



भारत सरकार
Government of India
विद्युत मंत्रालय
Ministry of Power
उत्तर क्षेत्रीय विद्युत समिति
Northern Regional Power Committee

सं.: उ.क्षे.वि.स./प्रचालन/01/106/2020/

दिनांक: 19.05.2020

विषय: प्रचालन समन्वय उप समिति की 171^{वीं} बैठक में स्वीकृत आउटेज कार्यक्रम की सूची ।

Subject: Outage programme approved in 171st OCC Meeting.

विद्युत उत्पादन कंपनियों व पारेषण लाइसेन्स धारकों द्वारा उत्पादन इकाइयों व पारेषण तंत्र के प्रस्तावित आउटेज कार्यक्रमों को दिनांक 15.05.2020 में आयोजित प्रचालन समन्वय उप-समिति की 171^{वीं} बैठक पर चर्चा करने के पश्चात आउटेज कार्यक्रम की स्वीकृत सूची को उ.क्षे.वि.स. की वेब पोर्टल पर उपलब्ध किया गया है। सभी आउटेज कार्यक्रम संभावित हैं एवं वास्तविक काल में ग्रिड की स्थिति के अनुरूप प्रभावी होंगे। किसी प्रकार की त्रुटि होने पर शीघ्रातिशीघ्र हमें सूचित करने का कष्ट करें।

The outage programme of Generating Units and Transmission Lines proposed by Generating companies and Transmission Licensees were discussed in the 171st OCC meeting held on 15.05.2020 and the approved list of outage programme has been uploaded on NRPC web portal. All outage programmes are approved tentatively, subject to real time grid conditions. Discrepancy, if any may kindly be intimated at the earliest.

Note: Following points in respect of the approved outage programme may be adhered:

1. Insulator replacement works on transmission lines may be clubbed with tower strengthening work.
2. Considering significant number of approved outages not getting availed, utilities should make S/D request only after ensuring its complete readiness.
3. For the works, executed under approved Add-Cap scheme, Trans. Licensees shall quote the Commission's Order No., approving that scheme, in their outage request.

(सौमित्र मजूमदार)

अधीक्षण अभियंता (प्रचालन)

सेवा में,

प्रचालन समन्वय उपसमिति के सभी सदस्य

Sr No	Reference Number	OCC Number	Name of Requesting Agency	Element Type	Element Name	Daily/Continguous	Reason	Requester Remarks	Request Type	Shutdown Status	Approved From Date Time	Approved To Date Time	Rpc Remarks
1	RQ25202	OCC_171	ntpcos_sd	GENERATING UNIT	660 MW TANDA TPS - UNIT 5	C	For PG Test preparation		PLANNED	Approved	08/Jun/2020 00:00	22/Jun/2020 23:59	
2	RQ25200	OCC_171	ntpcos_sd	GENERATING UNIT	500 MW SINGRAULI STPS - UNIT 6	C	For Boiler Overhauling		PLANNED	Approved	10/Jun/2020 00:00	09/Jul/2020 23:59	
3	RQ25201	OCC_171	ntpcos_sd	GENERATING UNIT	200 MW SINGRAULI STPS - UNIT 3	C	Short overhauling	S/D may be allowed from 18.05.2020,00:00 hrs to 29.05.2020,24:00 hrs as selection of actual start date was not possible due to NRPC site limitation.	PLANNED	Approved	17/May/2020 00:00	28/May/2020 23:59	
4	RQ24779	OCC_171	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2	D	For AMP/Rectification of shut down nature defects. A/R OFF of ckt-1 and dia to be kept open at both ends.	S/D BY WR-II	PLANNED	Approved	20/Jun/2020 08:00	21/Jun/2020 18:00	Subject to WRPC consent.
5	RQ24778	OCC_171	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1	D	For AMP/Rectification of shut down nature defects. A/R OFF of ckt-2 and dia to be kept open at both ends.	S/D BY WR-II	PLANNED	Approved	18/Jun/2020 08:00	19/Jun/2020 18:00	Subject to WRPC consent.
6	RQ25198	OCC_171	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BALIA-GAYA (PG) CKT-1	D	S/D Requested by ER1. FOR STRENGTHENING OF 765 KV LINE WIND ZONE-II TOWERS. (Total-131/Completed-54/Balance-77)		PLANNED	Approved	17/Jun/2020 08:00	30/Jun/2020 18:00	Subject to ERPC consent.
7	RQ25104	OCC_171	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-2	D	S/D Requested by ER1. Replacement of porcelain insulators by polymer insulator on Road/Rail/River/Power crossing. (Total-22/Completed-00/Balance-22)		PLANNED	Approved	16/Jun/2020 08:00	21/Jun/2020 18:00	Subject to ERPC consent, should not be clubbed with Gaya Balia.
8	RQ24783	OCC_171	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2	D	Summer maintenance work eg.Tightening of loose conductor VD, Corona ring, arcing horn, jumper, string Hook etc		PLANNED	Approved	27/Jun/2020 08:00	29/Jun/2020 18:00	Approved with revised dates. Subject to WRPC consent and 700MW TTC reduction in corridor
9	RQ24782	OCC_171	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1	D	A TYPE DELTA TOWER STRENGTHENING WORK		PLANNED	Approved	12/Jun/2020 08:00	14/Jun/2020 18:00	Approved with revised dates. Subject to WRPC consent and 700MW TTC reduction in corridor
10	RQ24777	OCC_171	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2	D	LINE Surge Arrestor (LA) meggering purpose.Line in under SD along with L/R at Chitorgarh	Line shutdown is required for Meggering of Y & B phase Line side Surge Arrestar (LA) in view of high THRC value of Line Line LA	PLANNED	Approved	20/Jun/2020 08:00	21/Jun/2020 18:00	To be clubbed with sl. No.-4
11	RQ24776	OCC_171	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1	D	LINE Surge Arrestor (LA) meggering purpose.Line in under SD along with L/R at Chitorgarh	Line shutdown is required for Meggering of Y & B - phase Line side Surge Arrestar (LA) in view of high THRC value of Line Line LA	PLANNED	Approved	18/Jun/2020 08:00	19/Jun/2020 18:00	To be clubbed with sl. No.-5

12	RQ25199	OCC_171	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-1	D	S/D Requested by ER1. Replacement of porcelain insulators by polymer insulator on Road/Rail/River/Power crossing.(Total-24/Completed- 00/Balance-24). And FOR STRENGTHENING OF 765 KV LINE WIND ZONE-II TOWERS.		PLANNED	Approved	01/Jun/2020 08:00	15/Jun/2020 18:00	Subject to ERPC consent.
13	RQ25102	OCC_171	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHPUR-SASARAM (PG) CKT-1	D	S/D Requested by ER1. Replacement of porcelain insulators by polymer insulator on Road/Rail/River/Power crossing (Total-24/Completed- 00/Balance-24)		PLANNED	Approved	01/Jun/2020 08:00	05/Jun/2020 18:00	Subject to ERPC consent, ICT at Sasaram will be idle charged.
14	RQ24721	OCC_171	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-2	D	for swapping of Line reactor and to make spare unit free at Jabalpur. Line AMP on opportunity. A/R OFF of ckt-1 and dia to be kept open at both ends. S/D Requested by WR2.		PLANNED	Approved	30/Jun/2020 08:00	30/Jun/2020 18:00	Approved with revised dates. Subject to WRPC Consent, and 2300MW TTC reduction in WR- NR corridor.
15	RQ24642	OCC_171	apl_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH- ADANI MUNDRA (APL) CKT-1	D	Hotline permit issue for Hot Line Washing of Insulators	Both Pole-1 & 2 will be in service	PLANNED	Approved	27/Jun/2020 08:00	30/Jun/2020 19:00	Subject to WRPC consent.
16	RQ24643	OCC_171	apl_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH- ADANI MUNDRA (APL) CKT-2	D	Hotline permit issue for Hot Line Washing of Insulators	Both Pole-1 & 2 will be in service	PLANNED	Approved	27/Jun/2020 08:00	30/Jun/2020 19:00	Subject to WRPC consent.
17	RQ24640	OCC_171	apl_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH- ADANI MUNDRA (APL) CKT-1	D	Hotline permit issue for Hot Line Washing of Insulators	Both Pole-1 & 2 will be in service	PLANNED	Approved	05/Jun/2020 08:00	24/Jun/2020 19:00	Subject to WRPC consent.
18	RQ24641	OCC_171	apl_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH- ADANI MUNDRA (APL) CKT-2	D	Hotline permit issue for Hot Line Washing of Insulators	Both Pole-1 & 2 will be in service	PLANNED	Approved	05/Jun/2020 08:00	24/Jun/2020 19:00	Subject to WRPC consent.
19	RQ25108	OCC_171	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-SASARAM (PG) CKT-1	D	S/D Requested by ER1. Replacement of porcelain insulators by polymer insulator on Road/Rail/River/Power crossing. (Total-24/Completed- 00/Balance-24)		PLANNED	Approved	25/Jun/2020 08:00	26/Jun/2020 18:00	Subject to ERPC consent.
20	RQ25116	OCC_171	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-SASARAM (PG) CKT-1	D	S/D Requested by ER1. Relay setting may be changed from Auto reclose to Non-auto reclose mode for for facilitating THE S/D OF OTHER CKT ON THE SAME TOWER.		PLANNED	Approved	25/Jun/2020 08:00	26/Jun/2020 18:00	Subject to ERPC consent.
21	RQ25105	OCC_171	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-SASARAM (PG) CKT-1	D	S/D Requested by ER1. Replacement of porcelain insulators by polymer insulator on Road/Rail/River/Power crossing. (Total-12/Completed- 01/Balance-11)		PLANNED	Approved	23/Jun/2020 08:00	24/Jun/2020 18:00	Subject to ERPC consent.
22	RQ25117	OCC_171	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-SASARAM (PG) CKT-1	D	S/D Requested by ER1. Relay setting may be changed from Auto reclose to Non-auto reclose mode for for facilitating THE S/D OF OTHER CKT ON THE SAME TOWER.		PLANNED	Approved	23/Jun/2020 08:00	24/Jun/2020 18:00	Subject to ERPC consent.
23	RQ24614	OCC_171	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)- SHUJALPUR(PG) (PG) CKT-2	D	For Amp work.		PLANNED	Approved	19/Jun/2020 09:00	19/Jun/2020 18:00	Subject to ERPC consent.

24	RQ25120	OCC_171	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-3	D	S/D Requested by ER1. Relay setting may be changed from Auto reclose to Non-auto reclose mode for for facilitating THE S/D OF OTHER CKT ON THE SAME TOWER.		PLANNED	Approved	19/Jun/2020 08:00	21/Jun/2020 18:00	Subject to ERPC consent.
25	RQ25121	OCC_171	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-4	D	S/D Requested by ER1. Replacement of 160 KN porcelain & 120 KN Pilot string in all Tension Tower- 10 Nos by polmer by ER1. (Total-41/Completed-00/Balance-41)		PLANNED	Approved	19/Jun/2020 08:00	21/Jun/2020 18:00	Subject to ERPC consent.
26	RQ24613	OCC_171	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)- SHUJALPUR(PG) (PG) CKT-1	D	For Amp work.		PLANNED	Approved	18/Jun/2020 09:00	18/Jun/2020 18:00	Subject to WRPC consent.
27	RQ25118	OCC_171	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-3	D	S/D Requested by ER1. Replacement of 160 KN porcelain & 120 KN Pilot string in all Tension Tower- 10 Nos by polmer by ER1. (Total-41/Completed-00/Balance-41)		PLANNED	Approved	16/Jun/2020 08:00	18/Jun/2020 18:00	Subject to ERPC consent.
28	RQ25119	OCC_171	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-4	D	S/D Requested by ER1. Relay setting may be changed from Auto reclose to Non-auto reclose mode for for facilitating THE S/D OF OTHER CKT ON THE SAME TOWER.		PLANNED	Approved	16/Jun/2020 08:00	18/Jun/2020 18:00	Subject to ERPC consent.
29	RQ24768	OCC_171	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-1	D	OVERHEAD CROSSING OF UNDER COSTRUCTION LILO 400 KV KASARA(MAU)-PGCIL(BALLIA)LINE		PLANNED	Approved	15/Jun/2020 08:00	16/Jun/2020 18:00	Subject to ERPC consent, should not be clubbed with Balía-Patna.
30	RQ24769	OCC_171	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-2	D	OVERHEAD CROSSING OF UNDER COSTRUCTION LILO 400 KV KASARA(MAU)-PGCIL(BALLIA)LINE		PLANNED	Approved	15/Jun/2020 08:00	16/Jun/2020 18:00	Subject to ERPC consent, should not be clubbed with Balía-Patna.
31	RQ25170	OCC_171	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-2	D	S/D Requested by ER1. Replacement of Polymer Insulator in ROAD/POWERLINE/RAILWAY /RIVER Crossing. (Total-40/Completed10/Balance-30)		PLANNED	Approved	15/Jun/2020 08:00	15/Jun/2020 18:00	Subject to ERPC consent.
32	RQ25181	OCC_171	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-1	D	S/D Requested by ER1. Relay setting may be changed from Auto reclose to Non-auto reclose mode for for facilitating THE S/D OF OTHER CKT ON THE SAME TOWER.		PLANNED	Approved	15/Jun/2020 08:00	15/Jun/2020 18:00	Subject to ERPC consent.
33	RQ25169	OCC_171	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-1	D	S/D Requested by ER1. Replacement of Polymer Insulator in ROAD/POWERLINE/RAILWAY /RIVER Crossing. (Total-40/Completed10/Balance-30)		PLANNED	Approved	14/Jun/2020 08:00	14/Jun/2020 18:00	Subject to ERPC consent.
34	RQ25182	OCC_171	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-2	D	S/D Requested by ER1. Relay setting may be changed from Auto reclose to Non-auto reclose mode for for facilitating THE S/D OF OTHER CKT ON THE SAME TOWER.		PLANNED	Approved	14/Jun/2020 08:00	14/Jun/2020 18:00	Subject to ERPC consent.

35	RQ25168	OCC_171	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-2	D	S/D Requested by ER1. Replacement of Polymer Insulator in ROAD/POWERLINE/RAILWAY /RIVER Crossing. (Total- 40/Completed10/Balance-30)		PLANNED	Approved	13/Jun/2020 08:00	13/Jun/2020 18:00	Subject to ERPC consent.
36	RQ25179	OCC_171	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-1	D	S/D Requested by ER1. Relay setting may be changed from Auto reclose to Non-auto reclose mode for for facilitating THE S/D OF OTHER CKT ON THE SAME TOWER.		PLANNED	Approved	13/Jun/2020 08:00	13/Jun/2020 18:00	Subject to ERPC consent.
37	RQ25167	OCC_171	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-1	D	S/D Requested by ER1. Replacement of Polymer Insulator in ROAD/POWERLINE/RAILWAY /RIVER Crossing. (Total- 40/Completed10/Balance-30)		PLANNED	Approved	12/Jun/2020 08:00	12/Jun/2020 18:00	Subject to ERPC consent.
38	RQ25180	OCC_171	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-2	D	S/D Requested by ER1. Relay setting may be changed from Auto reclose to Non-auto reclose mode for for facilitating THE S/D OF OTHER CKT ON THE SAME TOWER.		PLANNED	Approved	12/Jun/2020 08:00	12/Jun/2020 18:00	Subject to ERPC consent.
39	RQ25166	OCC_171	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-2	D	S/D Requested by ER1. Replacement of Polymer Insulator in ROAD/POWERLINE/RAILWAY /RIVER Crossing. (Total- 40/Completed10/Balance-30)		PLANNED	Approved	11/Jun/2020 08:00	11/Jun/2020 18:00	Subject to ERPC consent.
40	RQ25177	OCC_171	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-1	D	S/D Requested by ER1. Relay setting may be changed from Auto reclose to Non-auto reclose mode for for facilitating THE S/D OF OTHER CKT ON THE SAME TOWER.		PLANNED	Approved	11/Jun/2020 08:00	11/Jun/2020 18:00	Subject to ERPC consent.
41	RQ25112	OCC_171	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-2	D	S/D Requested by ER1. Replacement of flashed insulator. (Total- 12/Completed-01/Balance-11)		PLANNED	Approved	10/Jun/2020 08:00	10/Jun/2020 18:00	Subject to ERPC consent.
42	RQ25114	OCC_171	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-1	D	S/D Requested by ER1. Relay setting may be changed from Auto reclose to Non-auto reclose mode for for facilitating THE S/D OF OTHER CKT ON THE SAME TOWER.		PLANNED	Approved	10/Jun/2020 08:00	10/Jun/2020 18:00	Subject to ERPC consent.
43	RQ25165	OCC_171	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-1	D	S/D Requested by ER1. Replacement of Polymer Insulator in ROAD/POWERLINE/RAILWAY /RIVER Crossing. (Total- 40/Completed10/Balance-30)		PLANNED	Approved	10/Jun/2020 08:00	10/Jun/2020 18:00	Subject to ERPC consent.
44	RQ25178	OCC_171	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-2	D	S/D Requested by ER1. Relay setting may be changed from Auto reclose to Non-auto reclose mode for for facilitating THE S/D OF OTHER CKT ON THE SAME TOWER.		PLANNED	Approved	10/Jun/2020 08:00	10/Jun/2020 18:00	Subject to ERPC consent.

45	RQ25109	OCC_171	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-1	D	S/D Requested by ER1. Replacement of flashed insulator. (Total- 24/Completed-00/Balance-24)		PLANNED	Approved	09/Jun/2020 08:00	09/Jun/2020 18:00	Subject to ERPC consent.
46	RQ25115	OCC_171	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-2	D	S/D Requested by ER1. Relay setting may be changed from Auto reclose to Non-auto reclose mode for for facilitating THE S/D OF OTHER CKT ON THE SAME TOWER.		PLANNED	Approved	09/Jun/2020 08:00	09/Jun/2020 18:00	Subject to ERPC consent.
47	RQ25164	OCC_171	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-2	D	S/D Requested by ER1. Replacement of Polymer Insulator in ROAD/POWERLINE/RAILWAY /RIVER Crossing. (Total- 40/Completed10/Balance-30)		PLANNED	Approved	09/Jun/2020 08:00	09/Jun/2020 18:00	Subject to ERPC consent.
48	RQ25175	OCC_171	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-1	D	S/D Requested by ER1. Relay setting may be changed from Auto reclose to Non-auto reclose mode for for facilitating THE S/D OF OTHER CKT ON THE SAME TOWER.		PLANNED	Approved	09/Jun/2020 08:00	09/Jun/2020 18:00	Subject to ERPC consent.
49	RQ25163	OCC_171	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-1	D	S/D Requested by ER1. Replacement of Polymer Insulator in ROAD/POWERLINE/RAILWAY /RIVER Crossing. (Total- 40/Completed10/Balance-30)		PLANNED	Approved	08/Jun/2020 08:00	08/Jun/2020 18:00	Subject to ERPC consent.
50	RQ25176	OCC_171	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-2	D	S/D Requested by ER1. Relay setting may be changed from Auto reclose to Non-auto reclose mode for for facilitating THE S/D OF OTHER CKT ON THE SAME TOWER.		PLANNED	Approved	08/Jun/2020 08:00	08/Jun/2020 18:00	Subject to ERPC consent.
51	RQ25162	OCC_171	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-2	D	S/D Requested by ER1. Replacement of Polymer Insulator in ROAD/POWERLINE/RAILWAY /RIVER Crossing. (Total- 40/Completed10/Balance-30)		PLANNED	Approved	07/Jun/2020 08:00	07/Jun/2020 18:00	Subject to ERPC consent.
52	RQ25173	OCC_171	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-1	D	S/D Requested by ER1. Relay setting may be changed from Auto reclose to Non-auto reclose mode for for facilitating THE S/D OF OTHER CKT ON THE SAME TOWER.		PLANNED	Approved	07/Jun/2020 08:00	07/Jun/2020 18:00	Subject to ERPC consent.
53	RQ25161	OCC_171	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-1	D	S/D Requested by ER1. Replacement of Polymer Insulator in ROAD/POWERLINE/RAILWAY /RIVER Crossing. (Total- 40/Completed10/Balance-30)		PLANNED	Approved	06/Jun/2020 08:00	06/Jun/2020 18:00	Subject to ERPC consent.
54	RQ25174	OCC_171	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-2	D	S/D Requested by ER1. Relay setting may be changed from Auto reclose to Non-auto reclose mode for for facilitating THE S/D OF OTHER CKT ON THE SAME TOWER.		PLANNED	Approved	06/Jun/2020 08:00	06/Jun/2020 18:00	Subject to ERPC consent.

55	RQ24830	OCC_171	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-2	D	For the AMP of Ballia-Patna-2 Line Reactor at Balia S/S		PLANNED	Approved	05/Jun/2020 08:00	05/Jun/2020 18:00	Subject to ERPC consent.
56	RQ25160	OCC_171	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-2	D	S/D Requested by ER1. Replacement of Polymer Insulator in ROAD/POWERLINE/RAILWAY /RIVER Crossing. (Total- 40/Completed10/Balance-30)		PLANNED	Approved	05/Jun/2020 08:00	05/Jun/2020 18:00	Subject to ERPC consent.
57	RQ25171	OCC_171	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-1	D	S/D Requested by ER1. Relay setting may be changed from Auto reclose to Non-auto reclose mode for for facilitating THE S/D OF OTHER CKT ON THE SAME TOWER.		PLANNED	Approved	05/Jun/2020 08:00	05/Jun/2020 18:00	Subject to ERPC consent.
58	RQ25159	OCC_171	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-1	D	S/D Requested by ER1. Replacement of Polymer Insulator in ROAD/POWERLINE/RAILWAY /RIVER Crossing. (Total- 40/Completed10/Balance-30)		PLANNED	Approved	04/Jun/2020 08:00	04/Jun/2020 18:00	Subject to ERPC consent.
59	RQ25172	OCC_171	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-2	D	S/D Requested by ER1. Relay setting may be changed from Auto reclose to Non-auto reclose mode for for facilitating THE S/D OF OTHER CKT ON THE SAME TOWER.		PLANNED	Approved	04/Jun/2020 08:00	04/Jun/2020 18:00	Subject to ERPC consent.
60	RQ24766	OCC_171	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-1	D	OVERHEAD CROSSING OF UNDER COSTRUCTION LILO 400 KV KASARA(MAU)-PGCIL(BALLIA)LINE		PLANNED	Approved	02/Jun/2020 08:00	03/Jun/2020 18:00	Subject to ERPC consent.
61	RQ24767	OCC_171	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-2	D	OVERHEAD CROSSING OF UNDER COSTRUCTION LILO 400 KV KASARA(MAU)-PGCIL(BALLIA)LINE		PLANNED	Approved	02/Jun/2020 08:00	03/Jun/2020 18:00	Subject to ERPC consent.
62	RQ25113	OCC_171	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)- MOTIHARI(BS) (PG) CKT-2	D	S/D Requested by ER1. Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE rectification works		PLANNED	Approved	01/Jun/2020 08:00	30/Jun/2020 18:00	Subject to ERPC consent, A/R outage.
63	RQ24667	OCC_171	apl_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-1	D	For Over Head Crossing by 765kV Ghatampur Hapur Transmission Line	Hot Line Crossing	PLANNED	Approved	21/Jun/2020 08:00	21/Jun/2020 18:00	A/R outage, to be clubbed with Sl. No.64. Approved with revised dates.
64	RQ24939	OCC_171	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-1	D	"Stringing Work of 1) LILO of 765 KV SC Mainpuri Gr.Noida Ckt-I Line between Loc. No. 6-7. Line to be LILOED for Evacuation of power from JAwahar TPS. Line sketch enclosed 2) LILO of 765 KV SC Mainpuri Gr.Noida Ckt-II Line between Loc. No. 7-8. Line to be LILOED for Evacuation of power from JAwahar TPS. Line sketch enclosed"		PLANNED	Approved	20/Jun/2020 08:00	21/Jun/2020 18:00	Revised approved, preferable to avail the outage during Machine outage at Rihand.

65	RQ24940	OCC_171	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-2	D	"Stringing Work of 1) LILO of 765 KV SC Mainpuri Gr.Noida Ckt-I Line between Loc. No. 6-7. Line to be LILOED for Evacuation of power from JAwarah TPS. Line sketch enclosed 2) LILO of 765 KV SC Mainpuri Gr.Noida Ckt-II Line between Loc. No. 7-8. Line to be LILOED for Evacuation of power from JAwarah TPS. Line sketch enclosed"		PLANNED	Approved	20/Jun/2020 08:00	21/Jun/2020 18:00	Revised approved, preferable to avail the outage during Machine outage at Rihand.
66	RQ24665	OCC_171	apl_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-1	D	For Over Head Crossing by 765kV Agra Greater Noida Line	Hot Line Crossing	PLANNED	Approved	13/Jun/2020 08:00	18/Jun/2020 18:00	A/R outage
67	RQ24666	OCC_171	apl_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-2	D	For Over Head Crossing by 765kV Agra Greater Noida Line	Hot Line Crossing	PLANNED	Approved	13/Jun/2020 08:00	18/Jun/2020 18:00	A/R outage
68	RQ24668	OCC_171	apl_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-2	D	For Over Head Crossing by 765KV Ghatampur Hapur Transmission Line	Hot Line Crossing	PLANNED	Approved	21/Jun/2020 08:00	21/Jun/2020 18:00	A/R outage, to be clubbed with Sl. No.64, approved with revised dates.
69	RQ24771	OCC_171	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-2	D	For AMP work	For AMP work 01)Tan delta & capacitance measurement of 04 convertor Tranformer bushings(24 nos.). 02) Tan delta & capacitance measurement of HVDC wall bushings(star & delta) (11 nos). 03) Maintenance work in Valve hall & misc work.	PLANNED	Approved	27/May/2020 08:00	27/May/2020 18:00	
70	RQ24770	OCC_171	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-1	D	For AMP work & For Insulator cleaning at Loc no: 1880.	For AMP work 01)Tan delta & capacitance measurement of 04 convertor Tranformer bushings(24 nos.). 02) Tan delta & capacitance measurement of HVDC wall bushings(star & delta) (11 nos). 03) Maintenance work in Valve hall & misc work.	PLANNED	Approved	26/May/2020 08:00	26/May/2020 18:00	
71	RQ24541	OCC_171	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-2	D	Providing missing jumper cone bolts, attending hotspot as per theromscanning report, missing tower parts in uppar section and tightening of loose X- Arm nutbolts.		PLANNED	Approved	26/May/2020 08:00	30/May/2020 19:00	May be completed before revival as line already under forced outage due to tower collapse. Approved with revised dates.
72	RQ24540	OCC_171	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-1	D	Providing missing jumper cone bolts, attending hotspot as per theromscanning report, missing tower parts in uppar section and tightening of loose X- Arm nutbolts.		PLANNED	Approved	21/May/2020 08:00	25/May/2020 19:00	May be completed before revival as line already under forced outage due to tower collapse. Approved with revised dates.
73	RQ24671	OCC_171	apl_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-1	D	For Over Head Crossing by 765kV Ghatampur Agra Transmission Line	AR will be disabled	PLANNED	Approved	25/Jun/2020 08:00	30/Jun/2020 18:00	A/R outage

74	RQ24672	OCC_171	apl_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-2	D	Foor Over Head Crossing by 765kV Ghatampur Agra Transmission Line	AR will be disabled	PLANNED	Approved	25/Jun/2020 08:00	30/Jun/2020 18:00	A/R outage
75	RQ24660	OCC_171	apl_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-1	D	For Over Head Crossing by 765kV Agra Greater Noida Line	AR will be disabled	PLANNED	Approved	25/Jun/2020 08:00	30/Jun/2020 18:00	A/R outage
76	RQ24661	OCC_171	apl_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-2	D	For Over Head Crossing by 765kV Agra Greater Noida Line	AR will be disabled	PLANNED	Approved	25/Jun/2020 08:00	30/Jun/2020 18:00	A/R outage
77	RQ24773	OCC_171	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-ALIGARH(PG) (PG) CKT-1	D	A TYPE DELTA TOWER STRENGTHENING WORK		PLANNED	Approved	15/Jun/2020 08:00	18/Jun/2020 18:00	Approved with revised dates. 300-2600MW TTC reduction in Corridor, should not be clubbed with Agra-Jhatikara.
78	RQ24785	OCC_171	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2	D	Summer maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc		PLANNED	Approved	22/Jun/2020 08:00	23/Jun/2020 18:00	Approved with revised dates. 1500MW TTC reduction, should not be clubbed with Agra-Jhatikara
79	RQ24788	OCC_171	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-JHATIKARA (PG) CKT-1	C	A TYPE DELTA TOWER STRENGTHENING WORK & For diversion work of 765 KV Agra-Jhatikara line as this line is infringing the Land which was acquired by HSIIDC for setting up a Sewerage Treatment Plant		PLANNED	Approved	01/Jun/2020 08:00	11/Jun/2020 18:00	To be preponed in 1st week of June. Revised approved, 500MW TTC reduction in corridor.
80	RQ24784	OCC_171	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1	D	Summer maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc		PLANNED	Approved	19/Jun/2020 08:00	21/Jun/2020 18:00	Approved with revised dates,1500MW TTC Reduction in corridor.
81	RQ24787	OCC_171	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-BHIWANI (PG) CKT-1	C	A TYPE DELTA TOWER STRENGTHENING WORK & and rectification work of Tower. No. 03		PLANNED	Approved	24/Jun/2020 08:00	26/Jun/2020 18:00	Approved with revised dates, should not be clubbed with Phagi-Bhiwani.
82	RQ25276	OCC_171	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-MEERUT (PG) CKT-1	D	Additional Strengthening A-type Delta Configuration of 765 KV S/C (Quad) Meerut Moga Tr. Line at total 137 Towers under Panipat (Haryana), Meerut (UP) and Malerkotla & Moga (Punjab) jurisdiction.		PLANNED	Approved	11/Jun/2020 08:00	30/Jun/2020 18:00	
83	RQ24775	OCC_171	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-AJMER (PG) CKT-2	D	Summer maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	During shutdown of 765KV Ajmer-Bikaner line-2 , A/R should be kept in Non-auto mode of 765KV Ajmer-Bikaner line-1	PLANNED	Approved	11/Jun/2020 08:00	13/Jun/2020 18:00	Subject to both Moga-Bikaner shall be in service.
84	RQ24772	OCC_171	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-MEERUT(PG) (PG) CKT-1	D	A TYPE DELTA TOWER STRENGTHENING WORK		PLANNED	Rejected	10/Jun/2020 08:00	17/Jun/2020 18:00	Should not be clubbed with Moga-Meerut, may be availed in July 2020.
85	RQ24774	OCC_171	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-AJMER (PG) CKT-1	D	Summer maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	During shutdown of 765KV Ajmer-Bikaner line-1 , A/R should be kept in Non-auto mode of 765KV Ajmer-Bikaner line-2	PLANNED	Approved	08/Jun/2020 08:00	10/Jun/2020 18:00	Subject to both Moga-Bikaner shall be in service.

86	RQ24786	OCC_171	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-ALIGARH (PG) CKT-1	D	A TYPE DELTA TOWER STRENGTHENING WORK	During Line shutdown, switching of Line Reactor is required for CSD commissioning. Line reactor would be charged as Bus reactor during switching.	PLANNED	Approved	25/May/2020 08:00	29/May/2020 18:00	May be availed in last week of May'20,. Approved with revised dtaes, should not be clubbed with Gr.Noida- Meerut.
87	RQ24879	OCC_171	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-2	D	Summer maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	along with L/R	PLANNED	Approved	04/Jun/2020 15:00	05/Jun/2020 18:00	S/d to be availed after 1500hrs.
88	RQ24781	OCC_171	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-1	D	LINE Surge Arrestor (LA) meggering purpose.Line in under SD along with L/R at Chitorgarh	Line shutdown is required for Meggering of Y & B phase Line side Surge Arrestar (LA) in view of high THRC value of Line Line LA	PLANNED	Approved	04/Jun/2020 08:00	04/Jun/2020 14:00	
89	RQ25275	OCC_171	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-BHIWANI (PG) CKT-1	D	Testing of A/R scheme.		PLANNED	Approved	30/May/2020 09:30	30/May/2020 17:30	May be availed in May 2020. Approved with revisd date.
90	RQ24780	OCC_171	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-2	D	LINE Surge Arrestor (LA) meggering purpose.Line in under SD along with L/R at Chitorgarh	Line shutdown is required for Meggering of Y & B phase Line side Surge Arrestar (LA) in view of high THRC value of Line Line LA	PLANNED	Approved	03/Jun/2020 08:00	03/Jun/2020 14:00	
91	RQ24878	OCC_171	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-1	D	Summer maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	along with L/R	PLANNED	Approved	02/Jun/2020 15:00	03/Jun/2020 18:00	S/d to be availed after 1500hrs.
92	RQ25384	OCC_171	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MEERUT-BHIWANI (PG) CKT-1	D	Tower Strengthing Work	Tower Strengthing Work	PLANNED	Rejected	02/Jun/2020 08:00	09/Jun/2020 18:00	Should not be clubbed with Moga-Bhiwani, may be availed in July 2020.
93	RQ24582	OCC_171	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	D	Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE rectification works		PLANNED	Approved	01/Jun/2020 08:00	30/Jun/2020 18:00	
94	RQ24583	OCC_171	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT- 1	D	Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE rectification works		PLANNED	Approved	01/Jun/2020 08:00	30/Jun/2020 18:00	
95	RQ24584	OCC_171	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BAREILLY_2- LUCKNOW_2 (PG) CKT-1	D	Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE rectification works		PLANNED	Approved	01/Jun/2020 08:00	30/Jun/2020 18:00	A/R outage
96	RQ24813	OCC_171	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-1	D	Auto/Reclose off for strengthening of delta suspension tower by Kanpur group between Tower Location 133 to 368		PLANNED	Approved	01/Jun/2020 08:00	30/Jun/2020 18:00	A/R outage, A/R of one ckt may be availed at a time.
97	RQ24814	OCC_171	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-2	D	Auto/Reclose off for strengthening of delta suspension tower by Kanpur group between Tower Location 174 to 368		PLANNED	Approved	01/Jun/2020 08:00	30/Jun/2020 18:00	A/R outage, A/R of one ckt may be availed at a time.
98	RQ24662	OCC_171	apl_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KANPUR_GIS-ALIGARH (PG) CKT-1	D	For Over Head Crossing by 765kV Agra- Greater Noida Line	AR will be disabled	PLANNED	Approved	01/Jun/2020 08:00	06/Jun/2020 18:00	

99	RQ25233	OCC_171	slcds_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-1	C	1. R&M work to be carried out in span 345 to 359. 2. Maintenance of associated line bay equipments i.e. WT, CVT & line Isolator etc.		PLANNED	Rejected	02/Jun/2020 08:00	05/Jun/2020 18:00	Already availed by licensee.
100	RQ24696	OCC_171	stuup_sd	BUS	765KV BUS 1 AT AGRA FATEHBAD(UP)	C	Through Stringing & Dropper Erection btw Bay 704 & 705, Dropper connection and Bus stability test by M/s ADANI under GTS project		PLANNED	Approved	22/May/2020 09:00	23/May/2020 18:00	To be availed from 17.05.20 onward as line is under forced outage
101	RQ24679	OCC_171	apl_sd	BUS	765KV BUS 2 AT AGRA FATEHBAD(UP)	C	Through Stringing & Dropper Erection btw Bay 704 & 705 Dropper connection and Bus stability test	765 kV new Feeder Bay extension work at Agra, fatehabad UPPTCL S/S for 765 kV S/C Greater Noida Agra and Ghatampur Agra Transmission Line	PLANNED	Rejected	26/Jun/2020 08:00	27/Jun/2020 18:00	Requested by licensee
102	RQ24697	OCC_171	stuup_sd	BUS	765KV BUS 2 AT AGRA FATEHBAD(UP)	D	Dropper Erection for Connection of Bay 706 to Tie Bay705 and Bus stability test by M/s ADANI under GTS project.		PLANNED	Approved	20/Jun/2020 09:00	20/Jun/2020 18:00	To be clubbed with Sl.no.101
103	RQ24678	OCC_171	apl_sd	BUS	765KV BUS 1 AT AGRA FATEHBAD(UP)	D	Dropper Erection for Connection of Bay 706 to Tie Bay 705 and Bus stability test Bus stability test. 765 kV new Feeder Bay extension work at Agra, fatehabad UPPTCL	765 kV new Feeder Bay extension work at Agra, fatehabad UPPTCL S/S for 765 kV S/C Greater Noida Agra and Ghatampur Agra Transmission Line	PLANNED	Rejected	20/Jun/2020 08:00	20/Jun/2020 18:00	Requested by licensee
104	RQ24676	OCC_171	apl_sd	BUS	765 KV GR.NOIDA_2(UPC) - BUS 2	C	Activities Scheduled during shutdown Dropper connection of Bay 712 to Main bus - 2, Tie bay dropper and Line Isolator dropper connection. Stability test for commissioning of 712 Bay	765 kV new Feeder Bay extension work at Greater Noida for 765 kV S/C Greater Noida Agra Transmission Line	PLANNED	Approved	23/May/2020 08:00	24/May/2020 18:00	To be preponed in May.
105	RQ24730	OCC_171	stuup_sd	BUS	765 KV GR.NOIDA_2(UPC) - BUS 2	D	For New Bay 712 augmentation work (Dropper connection 712 to Bus-2 , Tie Bay Dropper & Line Isolator dropper) as per M/s GTL request		PLANNED	Rejected	15/Jun/2020 08:00	16/Jun/2020 18:00	Repetition at sl no 104
106	RQ24889	OCC_171	cpcc1_sd	BUS	765KV BUS 2 AT AJMER(PG)	D	Bus Earth switch tightning and checking work		PLANNED	Approved	22/May/2020 08:00	22/May/2020 18:00	To be preponed in May.
107	RQ24886	OCC_171	cpcc1_sd	BUS	765KV BUS 1 AT BHIWANI(PG)	D	FOR AMP WORK		PLANNED	Approved	23/May/2020 08:00	24/May/2020 14:00	To be preponed in May. Should not be clubbed with line Phagi-Bhiwani, Bhiwani-Jhatikara, Bhiwani-Moga
108	RQ24888	OCC_171	cpcc1_sd	BUS	765 KV KOTESHWAR(PG) - BUS 2	C	HV & Impulse Test of 765 kV Meerut-2 Line, ICT-1 & BUS REACTOR	Works related with charging of 400 kV Koteswar- Meerut 2 line at 765 kV Voltage level. SD required from dt 22.5.20 to 28.05.20to	PLANNED	Approved	25/May/2020 08:00	02/Jun/2020 18:00	Tentative approval given, S/d timings to be changed by licensee.
109	RQ24895	OCC_171	cpcc1_sd	BR/BSR/MSR/MSR	330 MVAR BUS REACTOR NO 1 AT 765 KV BIKANER(PG)	D	FOR AMP WORK		PLANNED	Approved	22/Jun/2020 08:00	22/Jun/2020 18:00	
110	RQ24904	OCC_171	cpcc1_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 2 AT 765KV JHATIKARA(PG)	D	CSD commission of 702th Bay+AMP Work		PLANNED	Approved	15/Jun/2020 08:00	16/Jun/2020 18:00	
111	RQ24903	OCC_171	cpcc1_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 2 AT 765KV BHIWANI(PG)	D	FOR AMP WORK		PLANNED	Approved	08/Jun/2020 08:00	08/Jun/2020 14:00	

112	RQ24902	OCC_171	cpcc1_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV CHITTORGARH(PG)	D	Bus Reactor Surge Arrestor (LA) meggering purpose & To take spare Bus Reactor unit in Service as per NORMS.(Rotation of single phase unit).	Bus Reactor shutdown is required for Meggering of Y & B -phase Surge Arrestar (LA) in view of high THRC value of Line Reactor LA	PLANNED	Approved	05/Jun/2020 08:00	05/Jun/2020 15:00	
113	RQ24896	OCC_171	cpcc1_sd	LINE REACTOR	330 MVAR LR ON 765 KV BIKANER-AJMER (PG) CKT-2 @BIKANER(PG)	D	FOR AMP WORK	ALONG WITH LINE -II	PLANNED	Approved	11/Jun/2020 08:00	13/Jun/2020 18:00	To be clubbed with line at sl. No.83
114	RQ24897	OCC_171	cpcc1_sd	LINE REACTOR	330 MVAR LR ON 765 KV BIKANER-AJMER (PG) CKT-1 @BIKANER(PG)	D	FOR AMP WORK	ALONG WITH LINE -1	PLANNED	Approved	08/Jun/2020 08:00	10/Jun/2020 18:00	To be clubbed with line at sl. No.85
115	RQ24891	OCC_171	cpcc1_sd	LINE REACTOR	240 MVAR LR ON AJMER-CHITTORGARH (PG) CKT-1 @CHITTORGARH(PG)	D	Line Reactor Surge Arrestor (LA) meggering purpose. L/R take SD along with Line-I	Line Reactor shutdown is required for Meggering of Y & B -phase Surge Arrestar (LA) in view of high THRC value of Line Reactor LA	PLANNED	Approved	04/Jun/2020 08:00	04/Jun/2020 14:00	To be clubbed with line at sl. No.88
116	RQ24898	OCC_171	cpcc1_sd	LINE REACTOR	240 MVAR LR ON 765 KV BHADLA-BIKANER (PG) CKT-2 @BHADLA(PG)	D	FOR AMP WORK	ALONG WITH LINE-II	PLANNED	Approved	04/Jun/2020 08:00	05/Jun/2020 18:00	To be clubbed with line at sl. No.87
117	RQ24892	OCC_171	cpcc1_sd	LINE REACTOR	240 MVAR LR ON AJMER-CHITTORGARH (PG) CKT-2 @CHITTORGARH(PG)	D	Line Reactor Surge Arrestor (LA) meggering purpose. L/R take SD along with Line-II	Line Reactor shutdown is required for Meggering of Y & B -phase Surge Arrestar (LA) in view of high THRC value of Line Reactor LA	PLANNED	Approved	03/Jun/2020 08:00	03/Jun/2020 14:00	To be clubbed with line at Sl. No.-91
118	RQ24894	OCC_171	cpcc1_sd	LINE REACTOR	240 MVAR LR ON 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1 @CHITTORGARH(PG)	D	Line Reactor Surge Arrestor (LA) meggering purpose. L/R take SD along with Line-1	Line Reactor shutdown is required for Meggering of Y phase Surge Arrestar (LA) in view of high THRC value of Line Reactor LA	PLANNED	Approved	18/Jun/2020 08:00	19/Jun/2020 18:00	To be clubbed with line at Sl. No.-5
119	RQ24899	OCC_171	cpcc1_sd	LINE REACTOR	240 MVAR LR ON 765 KV BHADLA-BIKANER (PG) CKT-1 @BHADLA(PG)	D	FOR AMP WORK	ALONG WITH LINE-I	PLANNED	Approved	02/Jun/2020 08:00	03/Jun/2020 18:00	To be clubbed with line at Sl. No.-91
120	RQ24900	OCC_171	cpcc1_sd	LINE REACTOR	240 MVAR LR ON 765 KV BHADLA-BIKANER (PG) CKT-1 @BHADLA(PG)	D	FOR AMP WORK	AND For Strengthening of firewall	PLANNED	Approved	02/Jun/2020 08:00	03/Jun/2020 18:00	To be clubbed with line at Sl. No.-91
121	RQ24893	OCC_171	cpcc1_sd	LINE REACTOR	240 MVAR LR ON 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2 @CHITTORGARH(PG)	D	Line Reactor Surge Arrestor (LA) meggering purpose & To take spare Line Reactor unitv in Service as per NORMS.(rotation of single phase unit). L/R take SD along with Line-II	Line Reactor shutdown is required for Meggering of Y & B -phase Surge Arrestar (LA) in view of high THRC value of Line Reactor LA	PLANNED	Approved	20/Jun/2020 08:00	20/Jun/2020 18:00	To be clubbed with line at Sl. No.-4
122	RQ25191	OCC_171	slcdcrs_sd	BAY	70152T TIE BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 AND 765/400KV 1500 MVA ICT 1 AT PHAGI(RS)	D	1. To check the operation timings of CB & measurement of contact resistance.. 2. Measurement of Tan-delta of CTs. 3.Tightening of clamps & connectors.		PLANNED	Approved	30/Jun/2020 08:00	30/Jun/2020 18:00	

123	RQ24841	OCC_171	cpcc3_sd	BAY	707 MAIN BAY - 765 KV AGRA-FATEHPUR (PG) CKT-1 AND 765KV BUS 1 AT AGRA(PG)	D	For BAY AMP and associated maintenance works at Agra S/S		PLANNED	Approved	27/Jun/2020 08:00	27/Jun/2020 18:00	
124	RQ24840	OCC_171	cpcc3_sd	BAY	704 MAIN BAY - 765 KV AGRA-ALIGARH (PG) CKT-1 AND 765KV BUS 1 AT AGRA(PG)	D	For BAY AMP and associated maintenance works at Agra S/S		PLANNED	Approved	25/Jun/2020 08:00	25/Jun/2020 18:00	
125	RQ24881	OCC_171	cpcc1_sd	BAY	716 MAIN BAY - 765 KV BHADLA(PG) - BUS 1 (POWERGRID) AND FUTURE AT 765 KV BHADLA(PG) (POWERGRID)	D	Modification of structure earthing		PLANNED	Approved	19/Jun/2020 08:00	19/Jun/2020 18:00	
126	RQ24916	OCC_171	cpcc1_sd	BAY	702 TIE BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV JHATIKARA(PG) AND FUTURE	D	AMP work + Earth switch replacement		PLANNED	Approved	15/Jun/2020 08:00	16/Jun/2020 18:00	To be clubbed with outage of B/R at Sl. No.- 110
127	RQ24912	OCC_171	cpcc1_sd	BAY	712 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT BIKANER(PG)	D	AMP Of BAY / CT Sampling		PLANNED	Approved	18/Jun/2020 08:00	18/Jun/2020 14:00	
128	RQ24880	OCC_171	cpcc1_sd	BAY	713 MAIN BAY - 765 KV BHADLA(PG) - BUS 1 AND FUTURE AT BHADLA(PG)	D	Modification of structure earthing		PLANNED	Approved	18/Jun/2020 08:00	18/Jun/2020 18:00	
129	RQ24911	OCC_171	cpcc1_sd	BAY	709 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT BIKANER(PG)	D	AMP Of BAY / CT Sampling		PLANNED	Approved	17/Jun/2020 08:00	17/Jun/2020 14:00	
130	RQ24910	OCC_171	cpcc1_sd	BAY	708 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT BIKANER(PG) AND 765 KV BIKANER-AJMER (PG) CKT-2	D	AMP Of BAY / CT Sampling		PLANNED	Approved	16/Jun/2020 08:00	16/Jun/2020 14:00	
131	RQ24909	OCC_171	cpcc1_sd	BAY	707 MAIN BAY - 330 MVAR LR ON 765 KV BIKANER-AJMER (PG) CKT-2 @BIKANER(PG) AND 765 KV BIKANER(PG) - BUS 1 AT BIKANER(PG)	D	AMP Of BAY / CT Sampling		PLANNED	Approved	12/Jun/2020 08:00	12/Jun/2020 14:00	To be clubbed with Sl. No.-83
132	RQ24908	OCC_171	cpcc1_sd	BAY	706 MAIN BAY - 330 MVAR BUS REACTOR NO 1 AT 765 KV BIKANER(PG)	D	AMP Of BAY / CT Sampling		PLANNED	Approved	13/Jun/2020 08:00	13/Jun/2020 18:00	
133	RQ24907	OCC_171	cpcc1_sd	BAY	705 TIE BAY - 765 KV BIKANER-AJMER (PG) CKT-1 AND 330 MVAR BUS REACTOR NO 1 AT 765 KV BIKANER(PG) AT 765 KV BIKANER(PG)	D	AMP Of BAY / CT Sampling		PLANNED	Approved	22/Jun/2020 08:00	22/Jun/2020 14:00	To be clubbed with Sl.No. 109
134	RQ24885	OCC_171	cpcc1_sd	BAY	704 MAIN BAY - 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2 AT CHITTORGARH(PG)	D	CT OIL SAMPLING purpose		PLANNED	Approved	21/Jun/2020 11:00	21/Jun/2020 13:00	To be clubbed with line shutdown at Sl. No. 4
135	RQ24884	OCC_171	cpcc1_sd	BAY	707 MAIN BAY - 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1 AT CHITTORGARH(PG)	D	CT OIL SAMPLEING purpose		PLANNED	Approved	19/Jun/2020 09:00	19/Jun/2020 11:00	To be clubbed with line shutdown at Sl. No. 5
136	RQ24906	OCC_171	cpcc1_sd	BAY	704 MAIN BAY - 765 KV BIKANER(PG) - BUS 1 AND 330 MVAR LR ON 765 KV BIKANER-AJMER (PG) CKT-1 @BIKANER(PG) AT BIKANER(PG)	D	AMP Of BAY / CT Sampling		PLANNED	Approved	10/Jun/2020 08:00	10/Jun/2020 14:00	To be clubbed with line shutdown at Sl. No. 85

137	RQ24883	OCC_171	cpcc1_sd	BAY	708 TIE BAY - 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1 AND 765/400 KV 1500 MVA ICT 2 AT CHITTORGARH(PG)	D	CT OIL SAMPLING purpose		PLANNED	Approved	18/Jun/2020 11:00	18/Jun/2020 13:00	To be clubbed with line shutdown at Sl. No. 5
138	RQ24890	OCC_171	cpcc1_sd	BAY	705 TIE BAY - 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2 AND 765/400 KV 1500 MVA ICT 1 AT CHITTORGARH(PG)	D	CT OIL SAMPLING purpose		PLANNED	Approved	20/Jun/2020 09:00	20/Jun/2020 11:00	To be clubbed with line shutdown at Sl. No. 4
139	RQ24845	OCC_171	cpcc3_sd	BAY	709 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV LUCKNOW_2(PG)	D	For AMP Work at Lucknow 765kV Substation		PLANNED	Approved	06/Jun/2020 08:00	06/Jun/2020 18:00	
140	RQ24915	OCC_171	cpcc1_sd	BAY	712 MAIN BAY - 765 KV AJMER-CHITTORGARH (PG) CKT-2 AND 765KV BUS 1 AT AJMER(PG)	D	CT Oil sampling work		PLANNED	Approved	03/Jun/2020 14:00	03/Jun/2020 16:00	To be clubbed with line shutdown at Sl. No. 90
141	RQ24914	OCC_171	cpcc1_sd	BAY	711 TIE BAY - 765 KV AJMER-CHITTORGARH (PG) CKT-2 AND FUTURE AT AJMER(PG)	D	CT Oil sampling work		PLANNED	Approved	03/Jun/2020 14:00	03/Jun/2020 16:00	To be clubbed with line shutdown at Sl. No. 90
142	RQ24913	OCC_171	cpcc1_sd	BAY	709 MAIN BAY - 765 KV AJMER-CHITTORGARH (PG) CKT-1 AND 765KV BUS 1 AT AJMER(PG)	D	CT Oil sampling work		PLANNED	Approved	04/Jun/2020 09:00	04/Jun/2020 11:00	To be clubbed with line shutdown at Sl. No. 88
143	RQ24844	OCC_171	cpcc3_sd	BAY	701 MAIN BAY - 765KV BALIA-LUCKNOW_2 (PG) CKT-1 AT LUCKNOW_2(PG)	D	For AMP Work at Lucknow 765kV Substation		PLANNED	Approved	05/Jun/2020 08:00	05/Jun/2020 18:00	
144	RQ24917	OCC_171	cpcc1_sd	BAY	718 MAIN BAY - 765/400KV 1500 MVA ICT 4 AT JHATIKARA(PG)	D	FOR AMP WORK		PLANNED	Approved	04/Jun/2020 08:00	04/Jun/2020 18:00	
145	RQ24842	OCC_171	cpcc3_sd	BAY	705 TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV BAREILLY(PG) AND FUTURE	D	For Bay AMP works at Bareilly 765kV Substation		PLANNED	Approved	04/Jun/2020 08:00	04/Jun/2020 18:00	
146	RQ24843	OCC_171	cpcc3_sd	BAY	706 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV BAREILLY(PG)	D	For Bay AMP works at Bareilly 765kV Substation		PLANNED	Approved	03/Jun/2020 08:00	03/Jun/2020 18:00	
147	RQ24938	OCC_171	cpcc3_sd	BAY	703 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT LUCKNOW_2(PG) (POWERGRID)	D	For AMP Work at Lucknow 765kV Substation		PLANNED	Approved	03/Jun/2020 08:00	03/Jun/2020 18:00	
148	RQ24905	OCC_171	cpcc1_sd	BAY	709 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT MEERUT(PG) (POWERGRID)	C	Jumpering and Connection of 765/400 kV ICT-II		PLANNED	Approved	26/May/2020 08:00	30/May/2020 18:00	Subject to submission of Sketch.
149	RQ25070	OCC_171	cpcc1_sd	BAY	708 TIE BAY - 765 KV KOTESHWAR-MEERUT (PG) CKT-1 (POWERGRID) AND 765/400 KV 1500 MVA ICT 3 AT MEERUT(PG) AT 765 KV MEERUT(PG) (POWERGRID)	C	Jumpering and Connection of 765/400 kV ICT-II		PLANNED	Approved	26/May/2020 08:00	30/May/2020 18:00	Subject to submission of Sketch.
150	RQ25069	OCC_171	cpcc1_sd	BAY	702 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT MEERUT(PG) (POWERGRID) AND 765 KV KOTESHWAR-MEERUT (PG) CKT-2 AT 765 KV MEERUT(PG) (POWERGRID)	C	Erection of FSC Isolators and Jumper connction of 765 kV Koteswar-Meerut Line-II	Line charged through 707 bay.SD required from 18.05.20 to 23.05.20	PLANNED	Approved	25/May/2020 08:00	30/May/2020 18:00	Subject to submission of Sketch.

151	RQ25068	OCC_171	cpcc1_sd	BAY	701 MAIN BAY - 765 KV KOTESHVAR-MEERUT (PG) CKT-2 (POWERGRID)	C	Erection of FSC Isolators and Jumper connction of 765 kV Koteshwar- Meerut Line-II	Line charged through 707 bay,SD required from 18.05.20 to 23.02.20	PLANNED	Approved	25/May/2020 08:00	30/May/2020 18:00	Subject to submission of Sketch.
152	RQ24759	OCC_171	stuup_sd	BAY	702 TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV AGRA FATEHBAD(UP) AND FUTURE	C	IPS Tube Erection and Testing of Breaker,Dismantling of Guy Arrangement in Bay 701, Dropper Erection Btw 701-89A & 701-52, Dropper Erection Btw 701-89B & 702- 89A, 701 & 702 Bay Augumentation Work and Pre-commissioning and commissioning of 701 Bay by M/s ADANI under GTS project.		PLANNED	Approved	23/Jun/2020 09:00	30/Jun/2020 18:00	
153	RQ24681	OCC_171	apl_sd	BAY	702 TIE BAY - 765 KV GR.NOIDA_2(UPC)- ALIGARH(PG) (PG) CKT-1 AND 765/400 KV 1500 MVA ICT 1 AT GR.NOIDA_2(UPC) AT 765 KV GR.NOIDA_2(UPC)	C	IPS Tube Erection and Testing of Breaker Dismantling of Guy Arrangement in Bay 701 Dropper Erection Btw 701-89A & 701-52 Dropper Erection Btw 701-89B & 702- 89A 701 & 702 Bay Augumentation Work Pre-commissioning and commissioning of 701 Bay	765 kV new Feeder Bay extension work at Agra, fatehabad UPPTCL S/S for 765 kV S/C Greater Noida Agra and Ghatampur Agra Transmission Line	PLANNED	Approved	15/Jun/2020 08:00	22/Jun/2020 18:00	To be clubbed with line at Sl. No.77, aapproved with revised dates.
154	RQ24682	OCC_171	apl_sd	BAY	701 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT GR.NOIDA_2(UPC)	C	IPS Tube Erection and Testing of Breaker Dismantling of Guy Arrangement in Bay 701 Dropper Erection Btw 701-89A & 701-52 Dropper Erection Btw 701-89B & 702- 89A 701 & 702 Bay Augumentation Work Pre-commissioning and commissioning of 701 Bay	765 kV new Feeder Bay extension work at Agra, fatehabad UPPTCL S/S for 765 kV S/C Greater Noida Agra and Ghatampur Agra Transmission Line	PLANNED	Approved	23/Jun/2020 08:00	30/Jun/2020 18:00	
155	RQ24734	OCC_171	stuup_sd	BAY	711 TIE BAY - 765 KV GR.NOIDA_2(UPC)-HAPUR (UP) CKT-1 AND FUTURE AT 765 KV GR.NOIDA_2(UPC)	C	For New Bay 712 augumentation work (Pre Comissioning testing , SCADA augumentation , charging of new bay 712) as per M/s GTL request		PLANNED	Approved	15/Jun/2020 08:00	16/Jun/2020 18:00	
156	RQ24674	OCC_171	apl_sd	BAY	711 TIE BAY - 765 KV GR.NOIDA_2(UPC)-HAPUR (UP) CKT-1 AND FUTURE AT 765 KV GR.NOIDA_2(UPC)	C	712 bay augumentation work with 711 Tie bay Pre-commissioning testing work SCADA augumentation work Charging of new Bay 712	765 kV new Feeder Bay extension work at Greater Noida for 765 kV S/C Greater Noida Agra Transmission Line	PLANNED	Approved	12/Jun/2020 08:00	19/Jun/2020 18:00	New Element should be informed
157	RQ24800	OCC_171	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT JHATIKARA(PG)	D	CSD commission of 408th Bay		PLANNED	Approved	27/Jun/2020 08:00	27/Jun/2020 18:00	
158	RQ24801	OCC_171	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT JHATIKARA(PG)	D	400KV side CSD RPH3 commissioning and 33 KV tertiary transformer commissioning		PLANNED	Approved	23/Jun/2020 08:00	24/Jun/2020 18:00	
159	RQ24803	OCC_171	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BIKANER(PG)	D	FOR AMP WORK		PLANNED	Approved	20/Jun/2020 08:00	20/Jun/2020 18:00	
160	RQ24802	OCC_171	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BIKANER(PG)	D	FOR AMP WORK		PLANNED	Approved	19/Jun/2020 08:00	19/Jun/2020 18:00	
161	RQ24799	OCC_171	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BHADLA(PG)	D	To provide insulation on Tertiary side and modification of structure earthing		PLANNED	Approved	17/Jun/2020 15:00	17/Jun/2020 18:00	To be availed after 1500hrs
162	RQ24798	OCC_171	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA(PG)	D	To provide insulation on Tertiary side and modification of structure earthing		PLANNED	Approved	16/Jun/2020 15:00	16/Jun/2020 18:00	To be availed after 1500hrs

163	RQ24797	OCC_171	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BHADLA(PG)	D	Jumper modification and to provide insulation on Tertiary side and modification of structure earthing		PLANNED	Approved	15/Jun/2020 15:00	15/Jun/2020 18:00	To be availed after 1500hrs
164	RQ24805	OCC_171	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT CHITTORGARH(PG)	D	ICT-2 Surge Arrestor (LA) meggering purpose	ICT # 2 shutdown is required for Meggering of Y -phase Surge Arrestar (LA) in view of high THRC value of Line Reactor LA	PLANNED	Approved	09/Jun/2020 09:00	09/Jun/2020 12:00	
165	RQ24804	OCC_171	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT CHITTORGARH(PG)	D	ICT-1 Surge Arrestor (LA) meggering purpose	ICT # 1 shutdown is required for Meggering of Y & B -phase Surge Arrestar (LA) in view of high THRC value of Line Reactor LA	PLANNED	Approved	08/Jun/2020 09:00	08/Jun/2020 14:00	
166	RQ25067	OCC_171	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 2 AT KOTESHWAR(PG)	D	HV Test of ICT-1 at 400 kV side.	Works related with charging of 400 kV Koteshwar- Meerut 2 line at 765 kV Voltage level.	PLANNED	Approved	01/Jun/2020 08:00	01/Jun/2020 18:00	Licensee to review/change S/d timings.
167	RQ24719	OCC_171	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT HAPUR(UP)	C	For Annual Maintenance & Testing work of ICT-2		PLANNED	Approved	25/Jun/2020 09:00	25/Jun/2020 13:00	
168	RQ24539	OCC_171	stuup_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 3 AT UNNAO(UP)	D	To complete pending work like attending leakage and HV Earth Fault Relay Testing		PLANNED	Approved	16/Jun/2020 09:00	17/Jun/2020 18:00	
169	RQ24717	OCC_171	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT GR.NOIDA_2(UPC)	C	For Annual Maintenance & Testing work of Y phase		PLANNED	Approved	11/Jun/2020 10:00	11/Jun/2020 11:00	
170	RQ24673	OCC_171	apl_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT HAPUR(UP)	D	Replacement of spare ICT in place of B phase ICT-1 for construction of new Firewall of R phase Line Reactor of Bay 704 for under construction Ghatampur Hapur Transmission Line and Bay of GTL project.	765 kV new Feeder Bay extension work with Line Reactors at Hapur for 765 kV S/C Ghatampur Hapur Transmission Line	PLANNED	Approved	02/Jun/2020 10:00	02/Jun/2020 14:00	
171	RQ24718	OCC_171	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT HAPUR(UP)	C	Charging of spare ICT in place of B phase ICT-1 for construction of new Firewall of R phase Line Reactor of Bay 704 for under construction Ghatampur Hapur Transmission Line and Bay of Ghatampur Transmission Line project as per request of M/s GTL.		PLANNED	Rejected	02/Jun/2020 10:00	02/Jun/2020 13:00	Repetition at sl no. 169
172	RQ24952	OCC_171	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2	D	General Maintenance		PLANNED	Approved	30/Jun/2020 08:00	30/Jun/2020 18:00	
173	RQ24951	OCC_171	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-1	D	General Maintenance		PLANNED	Approved	26/Jun/2020 08:00	26/Jun/2020 18:00	
174	RQ24953	OCC_171	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1	D	General Maintenance		PLANNED	Approved	24/Jun/2020 08:00	24/Jun/2020 18:00	
175	RQ24955	OCC_171	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2	D	General Maintenance		PLANNED	Approved	23/Jun/2020 08:00	23/Jun/2020 18:00	
176	RQ24950	OCC_171	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2	D	General Maintenance		PLANNED	Approved	22/Jun/2020 10:00	22/Jun/2020 18:00	
177	RQ24958	OCC_171	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MOGA(PG) (PS) CKT-1	D	General Maintenance		PLANNED	Approved	22/Jun/2020 08:00	22/Jun/2020 18:00	
178	RQ24954	OCC_171	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	D	General Maintenance		PLANNED	Approved	19/Jun/2020 08:00	19/Jun/2020 18:00	

179	RQ24949	OCC_171	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)- MAKHU(PS) (PSTCL) CKT-1	D	General Maintenance		PLANNED	Approved	18/Jun/2020 10:00	18/Jun/2020 18:00	
180	RQ24957	OCC_171	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)- MAKHU(PS) (PS) CKT-2	D	General Maintenance		PLANNED	Approved	17/Jun/2020 08:00	17/Jun/2020 18:00	
181	RQ24956	OCC_171	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)- MAKHU(PS) (PS) CKT-1	D	General Maintenance		PLANNED	Approved	15/Jun/2020 08:00	15/Jun/2020 18:00	
182	RQ24962	OCC_171	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-2	D	Checking /tightening of jumpers of deadend towers & general routine maintenance		PLANNED	Approved	01/Jun/2020 08:00	02/Jun/2020 18:00	
183	RQ24587	OCC_171	sldcuk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)- MUZAFFARNAGAR(UP) (PG) CKT- 1	C	for looping, chopping of trees and removal of bird nest		PLANNED	Approved	29/Jun/2020 08:00	29/Jun/2020 17:00	
184	RQ24675	OCC_171	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)- MUZAFFARNAGAR(UP) (PG) CKT- 1	C	Height raising work of line for DFC track.		PLANNED	Approved	14/Jun/2020 10:00	23/Jun/2020 18:00	
185	RQ24793	OCC_171	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA- DAULATABAD (HV) CKT-1	D	For diversion work of 765 KV Agra- Jhatikra line as this line is infringing the Land which was acquired by HSI IDC for setting up a Sewerage Treatment Plant		PLANNED	Approved	04/Jun/2020 08:00	05/Jun/2020 18:00	To be preponed, approved with revised dates.
186	RQ24794	OCC_171	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA- DAULATABAD (HV) CKT-2	D	For diversion work of 765 KV Agra- Jhatikra line as this line is infringing the Land which was acquired by HSI IDC for setting up a Sewerage Treatment Plant		PLANNED	Approved	04/Jun/2020 08:00	05/Jun/2020 18:00	To be preponed, approved with revised dates.
187	RQ24795	OCC_171	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)- DAULATABAD(HV) (HV) CKT-1	D	For diversion work of 765 KV Agra- Jhatikra line as this line is infringing the Land which was acquired by HSI IDC for setting up a Sewerage Treatment Plant		PLANNED	Approved	04/Jun/2020 08:00	05/Jun/2020 18:00	To be preponed, approved with revised dates.
188	RQ24796	OCC_171	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)- DAULATABAD(HV) (HV) CKT-2	D	For diversion work of 765 KV Agra- Jhatikra line as this line is infringing the Land which was acquired by HSI IDC for setting up a Sewerage Treatment Plant		PLANNED	Approved	04/Jun/2020 08:00	05/Jun/2020 18:00	To be preponed, approved with revised dates.
189	RQ24789	OCC_171	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA- DAULATABAD (HV) CKT-1	D	For diversion work of 765 KV Agra- Jhatikra line as this line is infringing the Land which was acquired by HSI IDC for setting up a Sewerage Treatment Plant		PLANNED	Approved	02/Jun/2020 08:00	03/Jun/2020 18:00	To be preponed, approved with revised dates.
190	RQ24790	OCC_171	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA- DAULATABAD (HV) CKT-2	D	For diversion work of 765 KV Agra- Jhatikra line as this line is infringing the Land which was acquired by HSI IDC for setting up a Sewerage Treatment Plant		PLANNED	Approved	02/Jun/2020 08:00	03/Jun/2020 18:00	To be preponed, approved with revised dates.
191	RQ24791	OCC_171	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)- DAULATABAD(HV) (HV) CKT-1	D	For diversion work of 765 KV Agra- Jhatikra line as this line is infringing the Land which was acquired by HSI IDC for setting up a Sewerage Treatment Plant		PLANNED	Approved	02/Jun/2020 08:00	03/Jun/2020 18:00	To be preponed, approved with revised dates.
192	RQ24792	OCC_171	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)- DAULATABAD(HV) (HV) CKT-2	D	For diversion work of 765 KV Agra- Jhatikra line as this line is infringing the Land which was acquired by HSI IDC for setting up a Sewerage Treatment Plant		PLANNED	Approved	02/Jun/2020 08:00	03/Jun/2020 18:00	To be preponed, approved with revised dates.
193	RQ24576	OCC_171	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)- KIRORI(HV) (HV) CKT-1	D	General Maintenance of Bay equipments		PLANNED	Approved	11/Jun/2020 09:00	11/Jun/2020 18:00	

194	RQ24575	OCC_171	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)- KIRORI(HV) (HV) CKT-2	D	General Maintenance of Bay equipments		PLANNED	Approved	10/Jun/2020 09:00	10/Jun/2020 18:00	
195	RQ24574	OCC_171	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)- NUHIWALI(HV) (HV) CKT-1	D	General Maintenance of Bay equipments		PLANNED	Approved	09/Jun/2020 09:00	09/Jun/2020 18:00	
196	RQ24573	OCC_171	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)- FATEHABAD(PG) (HV) CKT-1	D	General Maintenance of Bay equipments		PLANNED	Approved	08/Jun/2020 09:00	08/Jun/2020 18:00	
197	RQ24570	OCC_171	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)- KABULPUR(HV) (HVPNL) CKT-2	D	preventive maintenance of line equipment's.		PLANNED	Approved	02/Jun/2020 07:00	02/Jun/2020 19:00	
198	RQ24930	OCC_171	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1	C	Dismantling of damaged earth wire cross arms,erection of new earth wire cross arms and stringing of earth wire & Summer maintenance work		PLANNED	Approved	26/Jun/2020 08:00	29/Jun/2020 18:00	
199	RQ24655	OCC_171	apl_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI- BALLABHGARH (PG) CKT-1	D	For Over Head Crossing by 765kV Agra Greater Noida Line	AR will be disabled	PLANNED	Approved	25/Jun/2020 08:00	30/Jun/2020 18:00	
200	RQ24656	OCC_171	apl_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI- BALLABHGARH (PG) CKT-2	D	For Over Head Crossing by 765kV Agra Greater Noida Line	AR will be disabled	PLANNED	Approved	25/Jun/2020 08:00	30/Jun/2020 18:00	
201	RQ25300	OCC_171	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)- BHADLA(PG) (PG) CKT-2	D	Quarterly Maintenance work of line and Main & Tie bay		PLANNED	Approved	22/Jun/2020 18:00	23/Jun/2020 23:00	Subject to PGCIL consent
202	RQ24931	OCC_171	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-KOTA (PG) CKT-1	C	Dismantling of damaged earth wire cross arms,erection of new earth wire cross arms and stringing of earth wire & Summer maintenance work		PLANNED	Approved	22/Jun/2020 08:00	25/Jun/2020 18:00	
203	RQ24750	OCC_171	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)- GR.NOIDA(UPC) (PG) CKT-1	D	for replacement of CVT and B-Phase Lightning Arrester.Load of Substation will be feed through 400 kV Nawada Line ,400 kV Greater Noida to 400 kV (765 kV S/S) Greater Noida ckt-Ist & Ckt-IIInd.		PLANNED	Approved	21/Jun/2020 09:00	21/Jun/2020 17:00	
204	RQ24548	OCC_171	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)- UNNAO(UP) (PG) CKT-1	D	Preventive Maintenance and Routine Protection Testing at 400 KV Sub- Station Unnao		PLANNED	Approved	19/Jun/2020 09:00	19/Jun/2020 17:00	
205	RQ24651	OCC_171	apl_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1	D	For Over Head Crossing by 765kV Agra Greater Noida Line	AR will be disabled	PLANNED	Approved	19/Jun/2020 08:00	24/Jun/2020 18:00	
206	RQ25385	OCC_171	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-KAITHAL(PG) (PG) CKT-1	D	Flash over insulators replacement at loc.154 & 158 Line was AR on 11.05.2020 Y-N Phase .		PLANNED	Approved	19/Jun/2020 08:00	19/Jun/2020 18:00	
207	RQ25299	OCC_171	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)- BHADLA(PG) (PG) CKT-1	D	Quarterly Maintenance work of line and Main & Tie bay		PLANNED	Approved	18/Jun/2020 18:00	19/Jun/2020 23:00	Subject to PGCIL consent
208	RQ24557	OCC_171	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA(UPC)- NAWADA(HV) (PG) CKT-1	D	for replacement of CVT and Y-Phase Lightning Arrester.Load of Substation will be feed through 400 kV Dadri Line ,400 kV Greater Noida to 400 kV (765 kV S/S) Greater Noida ckt-Ist & Ckt- IIInd.		PLANNED	Approved	04/Jun/2020 10:00	04/Jun/2020 17:00	To be clubbed with sl no 243
209	RQ25324	OCC_171	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1	C	Erection & Stringing Works of the aforesaid line ,due to the Diversion works of DFCC corridor.		PLANNED	Approved	01/Jun/2020 08:00	15/Jun/2020 18:00	To be preponed, preferably during 1-15 June. Approved with revised dates.
210	RQ25220	OCC_171	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)- BABAI(RS) (PG) CKT-1	D	Half Yearly Maintenance		PLANNED	Approved	18/Jun/2020 06:30	18/Jun/2020 10:00	
211	RQ25321	OCC_171	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH- WAGOORA (PG) CKT-2	D	For AMP Works.		PLANNED	Approved	17/Jun/2020 09:00	17/Jun/2020 17:00	

212	RQ24922	OCC_171	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)- KASHIPUR(UK) (PG) CKT-2	D	Summer maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc		PLANNED	Approved	17/Jun/2020 08:00	17/Jun/2020 18:00	
213	RQ25001	OCC_171	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGARH- SONIPAT (PG) CKT-2	D	AMP work of line equipments		PLANNED	Approved	17/Jun/2020 08:00	17/Jun/2020 18:00	
214	RQ25217	OCC_171	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-BABAI(RS) (PG) CKT-1	D	Half Yearly Maintenance		PLANNED	Approved	17/Jun/2020 06:30	17/Jun/2020 10:00	Subject to PGCIL consent
215	RQ25320	OCC_171	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH- WAGOORA (PG) CKT-1	D	For AMP Works.		PLANNED	Approved	16/Jun/2020 09:00	16/Jun/2020 17:00	
216	RQ24921	OCC_171	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)- KASHIPUR(UK) (PG) CKT-1	D	Summer maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc		PLANNED	Approved	16/Jun/2020 08:00	16/Jun/2020 18:00	
217	RQ25000	OCC_171	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGARH- SONIPAT (PG) CKT-1	D	AMP work of line equipments		PLANNED	Approved	16/Jun/2020 08:00	16/Jun/2020 18:00	
218	RQ24945	OCC_171	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI- BALLABHGARH (PG) CKT-1	D	Stringing Work of underpassing Jawahar TPS to Firozabad 400 D/C Quad Line between Loc. No. 27-28. This S/D require for Evacuation of power from Jawahar TPS. Line Sketch enclosed.		PLANNED	Approved	15/Jun/2020 08:00	16/Jun/2020 18:00	
219	RQ24946	OCC_171	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI- BALLABHGARH (PG) CKT-2	D	Stringing Work of underpassing Jawahar TPS to Firozabad 400 D/C Quad Line between Loc. No. 27-28. This S/D require for Evacuation of power from Jawahar TPS. Line Sketch enclosed.		PLANNED	Approved	15/Jun/2020 08:00	16/Jun/2020 18:00	
220	RQ24612	OCC_171	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)- WAGOORA(PG) (PG) CKT-2	D	For Amp work.		PLANNED	Approved	14/Jun/2020 08:00	14/Jun/2020 18:00	
221	RQ24611	OCC_171	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)- WAGOORA(PG) (PG) CKT-1	D	For Amp work.		PLANNED	Approved	13/Jun/2020 08:00	13/Jun/2020 18:00	
222	RQ24610	OCC_171	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_1(NH)- AMARGARH(NRSS XXIX) (PG) CKT-2	D	For Amp work.		PLANNED	Approved	11/Jun/2020 08:00	11/Jun/2020 18:00	To be clubbed with sl no 222, subject to real time grid constraints.
223	RQ24943	OCC_171	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1	D	Stringing Work of underpassing Jawahar TPS to Firozabad 400 D/C Quad Line between Loc. No. 29-30. This S/D require for Evacuation of power from Jawahar TPS. Line Sketch enclosed.		PLANNED	Approved	12/Jun/2020 08:00	13/Jun/2020 18:00	
224	RQ24944	OCC_171	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-2	D	Stringing Work of underpassing Jawahar TPS to Firozabad 400 D/C Quad Line between Loc. No. 29-30. This S/D require for Evacuation of power from Jawahar TPS. Line Sketch enclosed.		PLANNED	Approved	12/Jun/2020 08:00	13/Jun/2020 18:00	
225	RQ24753	OCC_171	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)- MURADNAGAR_2(UP) (PG) CKT- 1	D	For testing and preventive maintenance		PLANNED	Approved	11/Jun/2020 10:00	11/Jun/2020 17:00	

226	RQ24920	OCC_171	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-DEHRADUN (PG) CKT-1	D	Summer maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc		PLANNED	Approved	11/Jun/2020 08:00	11/Jun/2020 18:00	
227	RQ24609	OCC_171	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_1(NH)- AMARGARH(NRSS XXIX) (PG) CKT-1	D	For Amp work.		PLANNED	Approved	11/Jun/2020 08:00	11/Jun/2020 18:00	
228	RQ25256	OCC_171	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)- RATANGARH(RS) (PG) CKT-2	D	Maintenance work of bay equipments		PLANNED	Approved	11/Jun/2020 08:00	11/Jun/2020 18:00	Subject to PGCIL consent
229	RQ24620	OCC_171	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)- ANPARA(UP) (PG) CKT-1	D	for Annual PM of bay equipment / protection testing		PLANNED	Approved	11/Jun/2020 08:00	12/Jun/2020 18:00	
230	RQ24823	OCC_171	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAPUR(UP)- MORADABAD(UP) (PG) CKT-1	D	AMP OF LINE BAY EQUIPMENT IN DMT SCHEME at Moradabad(UP) S/S.		PLANNED	Approved	11/Jun/2020 08:00	11/Jun/2020 18:00	
231	RQ25361	OCC_171	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHRADUN- ABDULLAPUR (PG) CKT-2	D	Summer maintenance work eg. Tree cutting, Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc		PLANNED	Approved	11/Jun/2020 08:00	11/Jun/2020 18:00	
232	RQ24918	OCC_171	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE-SAHARANPUR (PG) CKT-1	D	Summer maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc		PLANNED	Approved	10/Jun/2020 08:00	10/Jun/2020 18:00	
233	RQ25255	OCC_171	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)- RATANGARH(RS) (PG) CKT-1	D	Maintenance work of bay equipments		PLANNED	Approved	10/Jun/2020 08:00	10/Jun/2020 18:00	Subject to PGCIL consent
234	RQ25360	OCC_171	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHRADUN- ABDULLAPUR (PG) CKT-1	D	Summer maintenance work eg. Tree cutting, Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc		PLANNED	Approved	10/Jun/2020 08:00	10/Jun/2020 18:00	
235	RQ24919	OCC_171	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-SAHARANPUR (PG) CKT-1	D	Summer maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc		PLANNED	Approved	09/Jun/2020 08:00	09/Jun/2020 18:00	
236	RQ24832	OCC_171	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)- KASHIPUR(UK) (PG) CKT-2	D	S/D required for fixing of missing jumper N&Bs. Tightening of jumper N&Bs at loc No.-20, 21, 243, 244, 249, 250. in both circuits one by one.(Photographs enclosed)		PLANNED	Approved	09/Jun/2020 08:00	09/Jun/2020 18:00	
237	RQ25203	OCC_171	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY(PG)- MORADABAD(UP) (PG) CKT-2	D	02 Days S/D is required One day for AMP of LA,CT,CVT and CB and one additional day for attending the problem in Bus isolator. (As reported by UPPTCL that Pantograph isolator opearting mechanism hanging on bus conductors is creating problem while operating.)		PLANNED	Approved	09/Jun/2020 08:00	10/Jun/2020 18:00	
238	RQ24831	OCC_171	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)- KASHIPUR(UK) (PG) CKT-1	D	S/D required for fixing of missing jumper N&Bs. Tightening of jumper N&Bs at loc No.-20, 21, 243, 244, 249, 250. in both circuits one by one.(Photographs enclosed)		PLANNED	Approved	08/Jun/2020 08:00	08/Jun/2020 18:00	
239	RQ25002	OCC_171	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BASSI (PG) CKT-1	D	Summer maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc		PLANNED	Approved	08/Jun/2020 08:00	08/Jun/2020 18:00	

240	RQ24824	OCC_171	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY(PG)- MORADABAD(UP) (PG) CKT-1	D	AMP OF LINE BAY EQUIPMENT IN DMT SCHEME at Moradabad(UP) S/S.		PLANNED	Approved	08/Jun/2020 08:00	08/Jun/2020 18:00	
241	RQ24834	OCC_171	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-PANKI(UP) (PG) CKT-2	C	Replacement of Line Isolator of Kanpur Panki(UP) 2 Line Isolator at UPPCL panki End under CERC ADD- CAP		PLANNED	Approved	08/Jun/2020 08:00	12/Jun/2020 18:00	
242	RQ24652	OCC_171	apl_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-2	D	For Over Head Crossing by 765kV Agra Greater Noida Line	AR will be disabled	PLANNED	Approved	07/Jun/2020 08:00	12/Jun/2020 18:00	
243	RQ24653	OCC_171	apl_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-3	D	For Over Head Crossing by 765kV Agra Greater Noida Line	AR will be disabled	PLANNED	Approved	07/Jun/2020 08:00	12/Jun/2020 18:00	
244	RQ24933	OCC_171	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-2	D	POLYMER INSULATOR REPLACEMENT WORK		PLANNED	Approved	06/Jun/2020 08:00	10/Jun/2020 18:00	
245	RQ25005	OCC_171	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-BHIWADI (PG) CKT- 2	D	Summer maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc		PLANNED	Approved	06/Jun/2020 08:00	06/Jun/2020 18:00	
246	RQ25289	OCC_171	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA- MALERKOTLA (PG) CKT-1	D	For AMP Works.		PLANNED	Approved	05/Jun/2020 09:00	05/Jun/2020 18:00	
247	RQ25006	OCC_171	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-KOTPUTLI (PG) CKT-1	D	Summer maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc		PLANNED	Approved	05/Jun/2020 08:00	05/Jun/2020 18:00	
248	RQ24835	OCC_171	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)- AURAIYA(NT) (PG) CKT-2	D	CT replacement (main Bay B Phase) due to Tan delta Violation at NTPC Auraiya End		PLANNED	Approved	05/Jun/2020 08:00	05/Jun/2020 18:00	
249	RQ25063	OCC_171	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAPUR(UP)- MURADNAGAR_1(UP) (PG) CKT- 1	C	for the diversion work of 400 KV S/C Hapur- Muradnagar TL infringing the corridor of DFCCIL track.		PLANNED	Approved	05/Jun/2020 08:00	18/Jun/2020 18:00	Subject to real time grid constraints.
250	RQ24571	OCC_171	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA(UPC)- NAWADA(HV) (PG) CKT-1	D	For M & P testing /General Maintenance of Line and allied equipment		PLANNED	Approved	04/Jun/2020 10:00	04/Jun/2020 16:00	
251	RQ24998	OCC_171	koteshwar_s d	AC TRANSMISSION LINE CIRCUIT	400 KV KOTESWAR(TH)- KOTESHWAR(PG) (PG) CKT-2	D	For Testing of Relay		PLANNED	Approved	04/Jun/2020 09:00	04/Jun/2020 17:00	
252	RQ25288	OCC_171	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MALERKOTLA-PATIALA (PG) CKT-1	D	For AMP Works.		PLANNED	Approved	04/Jun/2020 09:00	04/Jun/2020 18:00	
253	RQ25260	OCC_171	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)- JODHPUR(RS) (PG) CKT-1	D	2nd Quarterly maintenance work		PLANNED	Approved	04/Jun/2020 08:00	04/Jun/2020 18:00	
254	RQ25004	OCC_171	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-2	D	Summer maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc		PLANNED	Approved	04/Jun/2020 08:00	04/Jun/2020 18:00	
255	RQ24836	OCC_171	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-PANKI(UP) (PG) CKT-1	D	Jumper connection of ISO40389A after retrofitment under CERC Add cap at Kanpur 400kV Substation.		PLANNED	Approved	01/Jun/2020 08:00	01/Jun/2020 14:00	To be clubbed with sl no 279, approved with revised dates.
256	RQ24572	OCC_171	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH(PG)- NAWADA(HV) (PG) CKT-1	D	For M & P testing /General Maintenance of Line and allied equipment		PLANNED	Approved	03/Jun/2020 10:00	03/Jun/2020 16:00	
257	RQ24997	OCC_171	koteshwar_s d	AC TRANSMISSION LINE CIRCUIT	400 KV KOTESWAR(TH)- KOTESHWAR(PG) (PG) CKT-1	D	For Testing of Relay		PLANNED	Approved	03/Jun/2020 09:00	03/Jun/2020 17:00	
258	RQ25290	OCC_171	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-MALERKOTLA (PG) CKT-1	D	For AMP Works.		PLANNED	Approved	03/Jun/2020 09:00	03/Jun/2020 18:00	
259	RQ25003	OCC_171	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1	D	Summer maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc		PLANNED	Approved	03/Jun/2020 08:00	03/Jun/2020 18:00	

260	RQ25210	OCC_171	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)- BAWANA(DV) (PG) CKT-1	D	For replacement of defective jumper between main & tie bay isolator in B- Phase at Abdullapur.		PLANNED	Approved	02/Jun/2020 09:00	02/Jun/2020 13:00	
261	RQ25254	OCC_171	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)- MERTA(RS) (PG) CKT-1	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS		PLANNED	Approved	02/Jun/2020 08:00	02/Jun/2020 18:00	
262	RQ25265	OCC_171	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)- HEERAPURA(RS) (PG) CKT-2	D	Quarterly maintenance work of 400 KV side bay Equipments		PLANNED	Approved	02/Jun/2020 08:00	02/Jun/2020 18:00	Subject to PGCIL consent
263	RQ24935	OCC_171	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-2	D	Summer maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc		PLANNED	Approved	02/Jun/2020 08:00	02/Jun/2020 18:00	
264	RQ24580	OCC_171	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AURAIYA(NT)-AGRA(PG) (PG) CKT-1	D	Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE rectification works		PLANNED	Approved	01/Jun/2020 08:00	30/Jun/2020 18:00	
265	RQ24649	OCC_171	apl_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AURAIYA(NT)-AGRA(PG) (PG) CKT-1	D	For Over Head Crossing by 765kV Agra Greater Noida Line	AR will be disabled	PLANNED	Approved	01/Jun/2020 08:00	06/Jun/2020 18:00	
266	RQ24650	OCC_171	apl_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AURAIYA(NT)-AGRA(PG) (PG) CKT-2	D	For Over Head Crossing by 765kV Agra Greater Noida Line	AR will be disabled	PLANNED	Approved	01/Jun/2020 08:00	06/Jun/2020 18:00	
267	RQ24932	OCC_171	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-1	D	POLYMER INSULATOR REPLACEMENT WORK		PLANNED	Approved	01/Jun/2020 08:00	05/Jun/2020 18:00	
268	RQ25264	OCC_171	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)- HEERAPURA(RS) (PG) CKT-1	D	Quarterly maintenance work of 400 KV side bay Equipments		PLANNED	Approved	01/Jun/2020 08:00	01/Jun/2020 18:00	Subject to PGCIL consent
269	RQ24585	OCC_171	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)- ALLAHABAD(PG) (PG) CKT-1	D	Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE rectification works		PLANNED	Approved	01/Jun/2020 08:00	30/Jun/2020 18:00	
270	RQ24934	OCC_171	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-1	D	Summer maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc		PLANNED	Approved	01/Jun/2020 08:00	01/Jun/2020 18:00	
271	RQ25333	OCC_171	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAPUR(UP)- MORADABAD(UP) (PG) CKT-1	D	Rectification works for OPGW Cable (Auto Reclose off)		PLANNED	Approved	01/Jun/2020 08:00	30/Jun/2020 18:00	
272	RQ25334	OCC_171	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAPUR(UP)- MURADNAGAR_1(UP) (PG) CKT- 1	D	Rectification works for OPGW Cable (Auto Reclose off)		PLANNED	Approved	01/Jun/2020 08:00	30/Jun/2020 18:00	
273	RQ25335	OCC_171	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)- MANDOLA(PG) (PG) CKT-2	D	OPGW laying shall be started in this line under Reliable Communication package (Auto Reclose off)		PLANNED	Approved	01/Jun/2020 08:00	30/Jun/2020 18:00	
274	RQ25336	OCC_171	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-2	D	OPGW laying shall be started in this line under Reliable Communication package (Auto Reclose off)		PLANNED	Approved	01/Jun/2020 08:00	30/Jun/2020 18:00	
275	RQ25337	OCC_171	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)- MAHARANIBAGH(PG) (PG) CKT- 1	D	"Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE stringing works (OPGW works completed, minor rectification, if required)"		PLANNED	Approved	01/Jun/2020 08:00	30/Jun/2020 18:00	
276	RQ25338	OCC_171	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH(PG)- NAWADA(HV) (PG) CKT-1	D	Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE stringing works under Relabile Communication scheme		PLANNED	Approved	01/Jun/2020 08:00	30/Jun/2020 18:00	

277	RQ25339	OCC_171	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH- GURGAON (PG) CKT-1	D	OPGW laying shall be started in this line under Reliable Communication package (Auto Reclose off)		PLANNED	Approved	01/Jun/2020 08:00	30/Jun/2020 18:00	
278	RQ25340	OCC_171	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA(UPC)- NAWADA(HV) (PG) CKT-1	D	Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE stringing works under Reliable Communication scheme		PLANNED	Approved	01/Jun/2020 08:00	30/Jun/2020 18:00	
279	RQ25341	OCC_171	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-BHIWADI (PG) CKT- 2	D	OPGW laying shall be started in this line under Reliable Communication package (Auto Reclose off)		PLANNED	Approved	01/Jun/2020 08:00	30/Jun/2020 18:00	
280	RQ25342	OCC_171	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1	D	"Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE stringing works (195 Kms out of 212 Kms completed)- work very slow /some times stopped due to severe ROW/Rain issues)"		PLANNED	Approved	01/Jun/2020 08:00	30/Jun/2020 18:00	
281	RQ25343	OCC_171	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-GURGAON (PG) CKT-1	D	OPGW laying shall be started in this line under Reliable Communication package (Auto Reclose off)		PLANNED	Approved	01/Jun/2020 08:00	30/Jun/2020 18:00	
282	RQ25344	OCC_171	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-BABAI(RS) (PG) CKT-1	D	"Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE stringing works (158 Kms out of 178 kms OPGW laying Completed-work very slow /some times stopped due to severe ROW/Rain issues)"		PLANNED	Approved	01/Jun/2020 08:00	30/Jun/2020 18:00	
283	RQ25357	OCC_171	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)- HISSAR(PG) (PG) CKT-1	D	OPGW laying shall be started in this line under Reliable Communication package (Auto Reclose off)		PLANNED	Approved	01/Jun/2020 08:00	30/Jun/2020 18:00	
284	RQ25358	OCC_171	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-1	D	OPGW laying shall be started in this line under Reliable Communication package (Auto Reclose off)		PLANNED	Approved	01/Jun/2020 08:00	30/Jun/2020 18:00	
285	RQ25359	OCC_171	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-KOTA (PG) CKT-1	D	OPGW laying shall be started in this line under Reliable Communication package (Auto Reclose off)		PLANNED	Approved	01/Jun/2020 08:00	30/Jun/2020 18:00	
286	RQ24833	OCC_171	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-PANKI(UP) (PG) CKT-1	D	Jumper opening of ISO40389A for retrofitment under CERC Add cap at Kanpur 400kV Substation.		PLANNED	Approved	01/Jun/2020 08:00	01/Jun/2020 14:00	
287	RQ24925	OCC_171	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2	D	To attend earth wire clearance issue at loc no 196 to 200		PLANNED	Approved	26/May/2020 08:00	27/May/2020 18:00	
288	RQ24923	OCC_171	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTESHWAR-MEERUT (PG) CKT-2	C	Erection of 765 kV line terminal equipments and SF6 to Air Bushings. HV and Impulse Test of GIS Equipments of 765 kV Meerut-2 Line, ICT-1 & BUS REACTOR and final testing and commissioning.	S/D may be avail from 18.05.2020 to 31.05.2020	PLANNED	Approved	25/May/2020 08:00	08/Jun/2020 18:00	
289	RQ24837	OCC_171	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH(UP)- VARANASI(PG) (PG) CKT-2	D	AMP of LINE Switch Yard Equipment and Main-I & II Relay Testing at Varanasi GIS SS		PLANNED	Approved	25/May/2020 08:00	25/May/2020 18:00	

290	RQ25062	OCC_171	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-2	C	For Diversion of 400kv S/C Dadri-panipat-II TL Infringing the corridor of RRTS by NCRTC and delhi meerut expressway by NHAI	SD required from 22.05.20 to 11.06.20	PLANNED	Approved	25/May/2020 08:00	14/Jun/2020 18:00	
291	RQ25379	OCC_171	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-RAMGARH (RS) CKT-2	D	Quarterly Maintenance of Bay (408A) & Tie Bay (408T) at 400kv GSS Bhadla, Line not charged		PLANNED	Approved	25/Jun/2020 18:00	25/Jun/2020 23:00	
292	RQ25230	OCC_171	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-KALISINDH (RS) CKT-2	D	HALF YEARLY MAINTENANCE		PLANNED	Approved	25/Jun/2020 08:00	25/Jun/2020 18:00	
293	RQ25378	OCC_171	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-RAMGARH (RS) CKT-1	D	Quarterly Maintenance of Bay (407A) & Tie Bay (407T) at 400kv GSS Bhadla, Line not charged		PLANNED	Approved	24/Jun/2020 18:00	24/Jun/2020 23:00	
294	RQ25229	OCC_171	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-KALISINDH (RS) CKT-1	D	HALF YEARLY MAINTENANCE		PLANNED	Approved	24/Jun/2020 08:00	24/Jun/2020 18:00	
295	RQ25212	OCC_171	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-CHHABRA SCTPS (RS) CKT-1	D	HALF YEARLY MAINTENANCE		PLANNED	Approved	23/Jun/2020 08:00	23/Jun/2020 18:00	
296	RQ25228	OCC_171	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-BARMER (RS) CKT-1	D	Quarterly Maintenance by RRVPN		PLANNED	Approved	23/Jun/2020 08:00	23/Jun/2020 18:00	
297	RQ25231	OCC_171	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARMER(RS)- RAJWEST(RW) (RS) CKT-1	D	Quarterly Maintenance by RRVPN		PLANNED	Approved	22/Jun/2020 08:00	22/Jun/2020 18:00	
298	RQ25247	OCC_171	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-JODHPUR (RS) CKT-1	D	2nd Quarterly maintenance work		PLANNED	Approved	19/Jun/2020 18:00	19/Jun/2020 23:00	
299	RQ25246	OCC_171	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-KANKANI (RS) CKT-1	D	Preventive maintenance Work		PLANNED	Approved	19/Jun/2020 08:00	19/Jun/2020 18:00	
300	RQ25303	OCC_171	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)- BIKANER(RS) (RS) CKT-1	D	Routine Bay Maintenance Work		PLANNED	Approved	19/Jun/2020 08:00	19/Jun/2020 18:00	
301	RQ25253	OCC_171	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)- JODHPUR(RS) (RS) CKT-2	D	2nd Quarterly maintenance work		PLANNED	Approved	18/Jun/2020 08:00	18/Jun/2020 18:00	
302	RQ25316	OCC_171	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-JODHPUR (RS) CKT-1	D	to isolate the Line Reactor-4 from 400KV Bhadla-Jodhpur Line		PLANNED	Approved	17/Jun/2020 18:00	17/Jun/2020 19:00	
303	RQ25267	OCC_171	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-2	D	2nd Quarterly maintenance work		PLANNED	Approved	17/Jun/2020 08:00	17/Jun/2020 18:00	
304	RQ25262	OCC_171	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-RATANGARH (RS) CKT-1	D	Maintenance work of bay equipments		PLANNED	Approved	16/Jun/2020 08:00	16/Jun/2020 18:00	
305	RQ25318	OCC_171	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-1	D	Due to shutdown of 400kv Main Bus-A, JODHPUR- KANKANI I will be out of service due to 452T CB on 400kv Kankani-I is out of service		PLANNED	Approved	16/Jun/2020 08:00	16/Jun/2020 18:00	
306	RQ25301	OCC_171	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-JODHPUR (RS) CKT-1	D	Quarterly Maintenance work of line and Main & Tie bay		PLANNED	Approved	15/Jun/2020 18:00	16/Jun/2020 23:00	
307	RQ25296	OCC_171	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)- DEEDWANA(MTS) (RS) CKT-1	D	Routine Bay Maintenance Work		PLANNED	Approved	15/Jun/2020 10:00	15/Jun/2020 13:00	Subject to PGCIL consent
308	RQ25258	OCC_171	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)- RATANGARH(RS) (RS) CKT-2	D	Maintenance work of bay equipments		PLANNED	Approved	15/Jun/2020 08:00	15/Jun/2020 18:00	
309	RQ25266	OCC_171	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-1	D	2nd Quarterly maintenance work		PLANNED	Approved	15/Jun/2020 08:00	15/Jun/2020 18:00	
310	RQ25317	OCC_171	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-MERTA (RS) CKT-1	D	to isolate the Line Reactor-3 from 400KV Bhadla-Merta Line		PLANNED	Approved	12/Jun/2020 18:00	12/Jun/2020 19:00	
311	RQ25248	OCC_171	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-KANKANI (RS) CKT-1	D	Preventive maintenance Work		PLANNED	Approved	12/Jun/2020 08:00	12/Jun/2020 18:00	
312	RQ25257	OCC_171	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)- RATANGARH(RS) (RS) CKT-1	D	Maintenance work of bay equipments		PLANNED	Approved	12/Jun/2020 08:00	12/Jun/2020 18:00	
313	RQ25298	OCC_171	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH SCTPS(RVUN)-BIKANER(RS) (RS) CKT-2	D	Routine Bay Maintenance Work		PLANNED	Approved	11/Jun/2020 14:00	11/Jun/2020 18:00	

314	RQ25297	OCC_171	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH SCTPS(RVUN)-BIKANER(RS) (RS) CKT-1	D	Routine Bay Maintenance Work		PLANNED	Approved	11/Jun/2020 10:00	11/Jun/2020 13:00	
315	RQ25219	OCC_171	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HINDAUN(RS)- CHHABRA(RVUN) (RS) CKT-1	D	Quarterly/Half yearly Maintance work		PLANNED	Approved	11/Jun/2020 08:00	11/Jun/2020 18:00	
316	RQ25302	OCC_171	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-MERTA (RS) CKT-1	D	Quarterly Maintenance work of line and Main & Tie bay		PLANNED	Approved	10/Jun/2020 18:00	11/Jun/2020 23:00	
317	RQ25306	OCC_171	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-SIKAR(PG) (RS) CKT-2	D	Routine Bay Maintenance Work		PLANNED	Approved	10/Jun/2020 14:00	10/Jun/2020 18:00	Subject to PGCIL consent
318	RQ25305	OCC_171	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-SIKAR(PG) (RS) CKT-1	D	Routine Bay Maintenance Work		PLANNED	Approved	10/Jun/2020 10:00	10/Jun/2020 13:00	Subject to PGCIL consent
319	RQ25214	OCC_171	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHILWARA- CHITTORGARH (RS) CKT-1	D	Routine Maintenane of 400 KV CHITTOR-BHILWARA CKT-2 BAY & ASSOCIATED EQUIPMENTS		PLANNED	Approved	10/Jun/2020 08:00	10/Jun/2020 18:00	
320	RQ25215	OCC_171	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHILWARA- CHITTORGARH (RS) CKT-2	D	Routine Maintenane of 400 KV CHITTOR-BHILWARA CKT-2 BAY & ASSOCIATED EQUIPMENTS		PLANNED	Approved	09/Jun/2020 08:00	09/Jun/2020 18:00	
321	RQ25307	OCC_171	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-1	D	Quarterly Maintenance work of line (AT BOTH END) and Main & Tie bay		PLANNED	Approved	08/Jun/2020 18:00	09/Jun/2020 23:00	
322	RQ25319	OCC_171	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-1	D	To Isolate the Line Reactor-2 from 400KV Bhadla-Bikaner Line		PLANNED	Approved	06/Jun/2020 18:00	06/Jun/2020 19:00	
323	RQ25252	OCC_171	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-HEERAPURA (RS) CKT-2	D	Quarterly maintenance work of 400 KV side bay Equipments		PLANNED	Approved	06/Jun/2020 08:00	06/Jun/2020 18:00	
324	RQ25250	OCC_171	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-KANKANI (RS) CKT- 2	D	Preventive maintenance Work		PLANNED	Approved	05/Jun/2020 08:00	05/Jun/2020 18:00	
325	RQ25251	OCC_171	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-HEERAPURA (RS) CKT-1	D	Quarterly maintenance work of 400 KV side bay Equipments		PLANNED	Approved	05/Jun/2020 08:00	05/Jun/2020 18:00	
326	RQ25308	OCC_171	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-MERTA (RS) CKT-1	D	Routine Bay Maintenance Work		PLANNED	Approved	05/Jun/2020 08:00	05/Jun/2020 18:00	
327	RQ25263	OCC_171	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-JODHPUR (RS) CKT- 1	D	2nd Quarterly maintenance work		PLANNED	Approved	05/Jun/2020 08:00	05/Jun/2020 18:00	
328	RQ25227	OCC_171	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER-BHILWARA (RS) CKT-2	D	MAINTENANCE & TESTING WORK OF BAY EQUIPMENTS		PLANNED	Approved	05/Jun/2020 08:00	05/Jun/2020 18:00	
329	RQ25232	OCC_171	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1	D	Annual testing and maintenance of Line isolator, Metering CT and CVT.		PLANNED	Approved	05/Jun/2020 08:00	05/Jun/2020 18:00	
330	RQ25261	OCC_171	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-HEERAPURA (RS) CKT-1	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS at Heerapura & due to manitenance work of 400kv Bus-b at Merta, 400 KV Merta-Heerapura Line will remain off , which is running through 400KV BUS-B via 652B CB only as 652 T C.B. was burnt on DT- 03.01.2020 at 400KV GSS Merta		PLANNED	Approved	04/Jun/2020 08:00	04/Jun/2020 18:00	
331	RQ25226	OCC_171	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER-BHILWARA (RS) CKT-1	D	MAINTENANCE & TESTING WORK OF BAY EQUIPMENTS		PLANNED	Approved	04/Jun/2020 08:00	04/Jun/2020 18:00	
332	RQ25259	OCC_171	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HEERAPURA-HINDAUN (RS) CKT-1	D	Quarterly maintenance of 400 KV side bay Equipments and 50 MVAR Line Reactor		PLANNED	Approved	03/Jun/2020 08:00	03/Jun/2020 18:00	
333	RQ25213	OCC_171	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KOTA(PG) (RS) CKT-1	D	FOR 1 HALF YEARLY MAINTENANCE & For intallation of repaired PUA relay for bus bar protection		PLANNED	Approved	03/Jun/2020 08:00	03/Jun/2020 18:00	Subject to PGCIL consent

334	RQ25380	OCC_171	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-RAMGARH (RS) CKT-1	D	Quarterly Maintenance of 400 Kv Ramgarh Akal -I (Bay and associated equipment) at Ramgarh which is presently charged at Dia 07 of Ramgarh-Bhadla-I at 400kV GSS Ramgarh).		PLANNED	Approved	03/Jun/2020 08:00	03/Jun/2020 18:00	
335	RQ25249	OCC_171	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-KANKANI (RS) CKT- 1	D	Preventive maintenance Work		PLANNED	Approved	01/Jun/2020 08:00	01/Jun/2020 18:00	
336	RQ25355	OCC_171	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHILWARA- CHITTORGARH (RS) CKT-1	D	OPGW laying shall be started in this line under Reliable Communication package (Auto Reclose off)		PLANNED	Approved	01/Jun/2020 08:00	30/Jun/2020 18:00	
337	RQ25356	OCC_171	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHILWARA- CHITTORGARH (RS) CKT-2	D	OPGW laying shall be started in this line under Reliable Communication package (Auto Reclose off)		PLANNED	Approved	01/Jun/2020 08:00	30/Jun/2020 18:00	
338	RQ24754	OCC_171	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MURADNAGAR_2- MATHURA (UP) CKT-1	D	For preventive maintenance and tightening		PLANNED	Approved	25/Jun/2020 10:00	25/Jun/2020 17:00	
339	RQ24942	OCC_171	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-UNNAO (UP) CKT- 1	D	Stringing Work of underpassing Jawahar TPS to Firozabad 400 D/C Quad Line between Loc. No. 38-39. This S/D require for Evacuation of power from JAwarah TPS. Line Sketch enclosed.		PLANNED	Approved	25/Jun/2020 08:00	26/Jun/2020 18:00	
340	RQ24757	OCC_171	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD- MATHURA (UP) CKT-2	D	Replacement & Tightninig of damaged jumper and other maintenance work		PLANNED	Approved	24/Jun/2020 10:00	26/Jun/2020 17:00	
341	RQ24746	OCC_171	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SULTANPUR(UP)- LUCKNOW_1(PG) (UP) CKT-1	D	For routine bay maintenance		PLANNED	Approved	24/Jun/2020 10:00	24/Jun/2020 18:00	
342	RQ24745	OCC_171	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)- SULTANPUR(UP) (UP) CKT-1	D	For routine bay maintenance		PLANNED	Approved	22/Jun/2020 10:00	22/Jun/2020 18:00	
343	RQ24715	OCC_171	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MURADNAGAR_2- MATHURA (UP) CKT-1	C	Height Raising work of 400KV S/C Manth (Mathura)-Muradnagar Line at Location no.496-498 for Construction of RRTS project of NCRTC		PLANNED	Approved	21/Jun/2020 07:00	30/Jun/2020 20:00	Subjectto revival of Hapur- Muradnagar ckt
344	RQ24738	OCC_171	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)- SARNATH(UP) (UP) CKT-2	C	For diversion of 400 KV Anpara- Sarnath (L3) line in DFCC Corridor .		PLANNED	Approved	20/Jun/2020 09:00	30/Jun/2020 18:00	
345	RQ24680	OCC_171	apl_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI-ALIGARH (UP) CKT-1	D	For Over Head Crossing by 765kV Ghatampur Hapur Transmission Line	AR will be disabled	PLANNED	Approved	19/Jun/2020 08:00	19/Jun/2020 18:00	
346	RQ24657	OCC_171	apl_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-AGRA SOUTH (UP) CKT-1	D	For Over Head Crossing by 765kV Agra Greater Noida Line	AR will be disabled	PLANNED	Approved	19/Jun/2020 08:00	24/Jun/2020 18:00	
347	RQ24658	OCC_171	apl_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-AGRA SOUTH (UP) CKT-2	D	For Over Head Crossing by 765kV Agra Greater Noida Line	AR will be disabled	PLANNED	Approved	19/Jun/2020 08:00	24/Jun/2020 18:00	
348	RQ24711	OCC_171	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-AGRA SOUTH (UP) CKT-2	D	for Line Jumper Tightening and maintenance work		PLANNED	Approved	18/Jun/2020 10:00	20/Jun/2020 19:00	
349	RQ24725	OCC_171	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)- SARNATH(UP) (UP) CKT-2	C	S/D is required for replacement of CT under PSDF Scheme		PLANNED	Approved	18/Jun/2020 08:00	27/Jun/2020 18:00	
350	RQ24740	OCC_171	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)- MAU(UP) (UP) CKT-1	D	For Tightening of complete bay, testing of relay panel and other maintenance work		PLANNED	Approved	17/Jun/2020 09:00	17/Jun/2020 15:00	
351	RQ24726	OCC_171	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH-AZAMGARH (UP) CKT-1	D	for general Maintenance works		PLANNED	Approved	17/Jun/2020 08:00	18/Jun/2020 18:00	
352	RQ24694	OCC_171	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-AGRA FATEHBAD (UP) CKT-1	D	Replacement & Tightninig of damaged jumper and other maintenance work		PLANNED	Approved	16/Jun/2020 10:00	18/Jun/2020 17:00	

353	RQ24736	OCC_171	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH-AZAMGARH (UP) CKT-1	C	Replacement of 03 Nos. of Mani CT of Sarnath line & Testing of 400KV Mau - Sarnath (Sarnath Ct) Interconnection Bay & Sarnath Main CT		PLANNED	Approved	16/Jun/2020 09:00	18/Jun/2020 18:00	
354	RQ24739	OCC_171	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AZAMGARH-MAU (UP) CKT-1	D	For Tightening of complete bay, testing of relay panel and other maintenance work		PLANNED	Approved	16/Jun/2020 09:00	16/Jun/2020 15:00	
355	RQ24710	OCC_171	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-AGRA SOUTH (UP) CKT-1	D	for Line Jumper Tightening and maintenance work		PLANNED	Approved	15/Jun/2020 10:00	17/Jun/2020 19:00	
356	RQ24756	OCC_171	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-UNNAO (UP) CKT-1	C	Oil filtration work of 50 MVAR line reactor		PLANNED	Approved	15/Jun/2020 09:00	20/Jun/2020 18:00	
357	RQ24669	OCC_171	apl_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-AGRA FATEHBAD (UP) CKT-1	D	For Over Head Crossing by 765kV Agra Greater Noida Line	AR will be disabled	PLANNED	Approved	13/Jun/2020 08:00	18/Jun/2020 18:00	
358	RQ24545	OCC_171	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-2	D	Preventive Maintenance and Routine Protection Testing at 400 KV Sub-Station Unnao		PLANNED	Approved	12/Jun/2020 09:00	12/Jun/2020 17:00	
359	RQ24686	OCC_171	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-SIKANDRABAD (UP) CKT-2	D	Replacement of disc insulator by polymer insulator		PLANNED	Approved	12/Jun/2020 08:00	18/Jun/2020 18:00	
360	RQ24544	OCC_171	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-1	D	Preventive Maintenance and Routine Protection Testing at 400 KV Sub-Station Unnao		PLANNED	Approved	11/Jun/2020 09:00	11/Jun/2020 17:00	
361	RQ24735	OCC_171	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AZAMGARH-MAU (UP) CKT-1	C	For replacement of 05 Nos. of CTs (02 Nos. 400KV Azamgarh- Mau line Main CT & 03Nos. of 400KV Mau-Sarnath (Sarnath CT) Interconnection Bay.		PLANNED	Approved	09/Jun/2020 09:00	12/Jun/2020 18:00	
362	RQ24724	OCC_171	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-SARNATH (UP) CKT-1	C	S/D is required for replacement of CT under PSDF Scheme		PLANNED	Approved	08/Jun/2020 08:00	17/Jun/2020 18:00	
363	RQ24654	OCC_171	apl_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-MATHURA (UP) CKT-1	D	For Over Head Crossing by 765kV Agra Greater Noida Line	AR will be disabled	PLANNED	Approved	07/Jun/2020 08:00	12/Jun/2020 18:00	
364	RQ24733	OCC_171	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AZAMGARH-GORAKHPUR (UP) CKT-1	D	For General Maintenance of Azamgarh-Gorakhpur Line		PLANNED	Approved	06/Jun/2020 10:00	06/Jun/2020 15:00	
365	RQ24543	OCC_171	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-UNNAO (UP) CKT-1	D	Preventive Maintenance and Routine Protection Testing at 400 KV Sub-Station Unnao		PLANNED	Approved	06/Jun/2020 09:00	06/Jun/2020 17:00	
366	RQ24685	OCC_171	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-SIKANDRABAD (UP) CKT-1	D	Replacement of disc insulator by polymer insulator		PLANNED	Approved	05/Jun/2020 08:00	11/Jun/2020 18:00	
367	RQ24560	OCC_171	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-MURADNAGAR_1 (UP) CKT-1	D	For Looping Chopping Of Tree Branches and Bird Nest Removing		PLANNED	Approved	04/Jun/2020 10:00	06/Jun/2020 18:00	To be availed on Daily basis.
368	RQ24742	OCC_171	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_B-SULTANPUR (UP) CKT-1	D	For routine bay maintenance		PLANNED	Approved	04/Jun/2020 10:00	04/Jun/2020 18:00	
369	RQ24670	OCC_171	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUZAFFARNAGAR-ATAUR (UP) CKT-1	C	Height raising of conductor against Deposit work of DFCCIL		PLANNED	Approved	04/Jun/2020 10:00	13/Jun/2020 18:00	Subject to revival of Roorkee-Muzzafarnagar line
370	RQ24959	OCC_171	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA_2(UPC)-NOIDA SEC 148 (UP) CKT-2	C	For Trees Trimming & Annual Maintenance of line		PLANNED	Approved	03/Jun/2020 08:00	03/Jun/2020 18:00	
371	RQ24748	OCC_171	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-AZAMGARH(UP) (UP) CKT-1	C	Diversion work of this line for UPEIDA Expressway work		PLANNED	Approved	08/Jun/2020 08:00	22/Jun/2020 18:00	To be clubbed with Tanda Machine S/d.
372	RQ24581	OCC_171	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH-AZAMGARH (UP) CKT-1	D	Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE rectification works		PLANNED	Approved	01/Jun/2020 08:00	30/Jun/2020 18:00	
373	RQ24729	OCC_171	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_B-REWA ROAD (UP) CKT-1	C	For diversion work due to NHAI		PLANNED	Approved	22/May/2020 08:00	10/Jun/2020 18:00	To be preponed in May, approved with revised dates.

374	RQ24603	OCC_171	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)- SAMBA(PG) (NRSS XXIX) CKT-1	D	For Amp work.		PLANNED	Approved	17/Jun/2020 08:00	17/Jun/2020 18:00	
375	RQ24604	OCC_171	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)- SAMBA(PG) (NRSS XXIX) CKT-2	D	For Amp work.		PLANNED	Approved	17/Jun/2020 08:00	17/Jun/2020 18:00	
376	RQ24602	OCC_171	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)- SAMBA(PG) (NRSS XXIX) CKT-2	D	For Amp work.		PLANNED	Approved	15/Jun/2020 08:00	15/Jun/2020 18:00	
377	RQ24601	OCC_171	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)- SAMBA(PG) (NRSS XXIX) CKT-1	D	For Amp work.		PLANNED	Approved	14/Jun/2020 08:00	14/Jun/2020 18:00	
378	RQ24600	OCC_171	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)- SAMBA(PG) (NRSS XXIX) CKT-2	D	For Amp work.		PLANNED	Approved	12/Jun/2020 08:00	12/Jun/2020 18:00	
379	RQ24599	OCC_171	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)- SAMBA(PG) (NRSS XXIX) CKT-1	D	For Amp work.		PLANNED	Approved	11/Jun/2020 08:00	11/Jun/2020 18:00	
380	RQ24598	OCC_171	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)- SAMBA(PG) (NRSS XXIX) CKT-2	D	For Amp work.		PLANNED	Approved	09/Jun/2020 08:00	09/Jun/2020 18:00	
381	RQ24597	OCC_171	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)- SAMBA(PG) (NRSS XXIX) CKT-1	D	For Amp work.		PLANNED	Approved	08/Jun/2020 08:00	08/Jun/2020 18:00	
382	RQ24627	OCC_171	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)- SAMBA(PG) (NRSS XXIX) CKT-1	D	A/R in non Auto mode, for the installation of OPGW in place of earth wire.	A/R in non Auto mode	PLANNED	Approved	01/Jun/2020 08:00	30/Jun/2020 18:00	
383	RQ24628	OCC_171	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)- SAMBA(PG) (NRSS XXIX) CKT-2	D	A/R in non Auto mode, for the installation of OPGW in place of earth wire.	A/R in non Auto mode	PLANNED	Approved	01/Jun/2020 08:00	30/Jun/2020 18:00	
384	RQ25295	OCC_171	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(PG)- BIKANER(RS) (PG) CKT-1	D	Routine Bay Maintenance Work		PLANNED	Approved	15/Jun/2020 15:00	15/Jun/2020 18:00	Subject to PGCIL consent
385	RQ25313	OCC_171	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(PG)- BHADLA(RS) (PG) CKT-1	D	To Isolate the Line Reactor from 400KV Bhadla-Bikaner(PG) Line		PLANNED	Approved	05/Jun/2020 18:00	05/Jun/2020 19:00	Subject to PGCIL consent
386	RQ25294	OCC_171	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(PG)- BHADLA(RS) (PG) CKT-1	D	Quarterly Maintenance work of line and Main & Tie bay		PLANNED	Approved	03/Jun/2020 18:00	04/Jun/2020 23:00	Subject to PGCIL consent
387	RQ24586	OCC_171	sldcuk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RISHIKESH(UK)- NEHTAUR(UP) (UK) CKT-1	D	for shifting /diversion of Rishikesh- Nehtaur line for broadening of haridwar-Nagina section in NH-74 at chidiyapur range(1 no. tower dismantle and 2 no. tower erection) and stringing of OPGW wire from tower no 419 to 422		PLANNED	Approved	15/Jun/2020 08:00	24/Jun/2020 17:00	
388	RQ24647	OCC_171	sldcuk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MORADABAD(UP)- KASHIPUR(UK) (UK) CKT-1	D	Tightening of jumper,Fixing of VD,lopping & Chopping of trees,fixing of bird guard,copper bond.replacement of partially damaged jumper etc and removing of hot spot etc.		PLANNED	Approved	13/Jun/2020 09:00	13/Jun/2020 17:00	

389	RQ24591	OCC_171	sldcuk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MORADABAD(UP)- KASHIPUR(UK) (UK) CKT-1	C	tightening of jumpers ,fixing of VD,lopping and chopping of trees ,fixing of bird guard ,copper bond,replacement of partially damped jumpers etc. of trees on line and removal of hot spot		PLANNED	Approved	13/Jun/2020 09:00	13/Jun/2020 17:00	
390	RQ24646	OCC_171	sldcuk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEHTAUR(UP)- KASHIPUR(UK) (UK) CKT-2	D	tightening of jumper ,fixing of VD,looping chopping of trees,fixing of bird guard , copper bond, replacement of partially damaged jumper and removal of hot spot etc		PLANNED	Approved	12/Jun/2020 09:00	12/Jun/2020 17:00	
391	RQ24592	OCC_171	sldcuk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEHTAUR(UP)- KASHIPUR(UK) (UK) CKT-2	C	tightening of jumpers ,fixing of VD,lopping and chopping of trees ,fixing of bird guard ,copper bond,replacement of partially damped jumpers etc. of trees on line and removal of hot spot		PLANNED	Approved	12/Jun/2020 09:00	12/Jun/2020 17:00	
392	RQ24758	OCC_171	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(UP)-AGRA FATEHBAD(UP) (PG) CKT-2	D	Replacement & Tightninig of damaged jumper and other maintenance work		PLANNED	Approved	09/Jun/2020 10:00	11/Jun/2020 17:00	
393	RQ24695	OCC_171	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(UP)-AGRA FATEHBAD(UP) (PG) CKT-2	D	Replacement & Tightninig of damaged jumper and other maintenance work		PLANNED	Approved	04/Jun/2020 10:00	06/Jun/2020 17:00	
394	RQ24595	OCC_171	powerlink_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-3	C	Diversion of 400 KV D/C Meerut- Mandola T Line for the proposed DFCC corridor between Tower no. 521 to 522 for Erection & stringing work	Shutdown will be availed subject to allow of work by Govt. due to ongoing COVID-19 precaution	PLANNED	Approved	09/Jun/2020 08:00	22/Jun/2020 18:00	
395	RQ24596	OCC_171	powerlink_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-4	C	Diversion of 400 KV D/C Meerut- Mandola T Line for the proposed DFCC corridor between Tower no. 521 to 522 for Erection & stringing work	Shutdown will be availed subject to allow of work by Govt. due to ongoing COVID-19 precaution	PLANNED	Approved	09/Jun/2020 08:00	22/Jun/2020 18:00	
396	RQ24924	OCC_171	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH(PG)- TUGHLAKABAD(PG) (DTL) CKT-2	D	For providing insulation sleeve on jumper conductor for maintaining electrical clearance at Tower No: 84.		PLANNED	Approved	26/May/2020 08:00	26/May/2020 16:00	
397	RQ25056	OCC_171	cpcc1_sd	BUS	400KV BUS 3 AT BALLABHGARH(PG)	D	For connection of Bus Jumper of Isolator 41389 (Agra Main bay Bus Isolator) after completion of Isolator Retrofitment work.		PLANNED	Approved	28/Jun/2020 08:00	28/Jun/2020 12:00	
398	RQ25039	OCC_171	cpcc1_sd	BUS	400KV BUS 2 AT BAHADURGARH(PG)	D	FOR AMP WORK		PLANNED	Approved	24/Jun/2020 08:00	24/Jun/2020 18:00	
399	RQ25038	OCC_171	cpcc1_sd	BUS	400KV BUS 1 AT BAHADURGARH(PG)	D	FOR AMP WORK		PLANNED	Approved	23/Jun/2020 08:00	23/Jun/2020 18:00	
400	RQ25055	OCC_171	cpcc1_sd	BUS	400KV BUS 3 AT BALLABHGARH(PG)	D	For connection of Bus Jumper of Isolator 42589 (Maharanibagh Main bay Bus Isolator) after completion of Isolator Retrofitment work & opening of Bus Jumper of Isolator 41389 (Agra Main bay Bus Isolator)for start of Isolator Retrofitment work.		PLANNED	Approved	21/Jun/2020 08:00	21/Jun/2020 12:00	

401	RQ24853	OCC_171	cpcc3_sd	BUS	400KV AGRA(PG) - BUS 2	D	Stability test between new replaced CT and existing CT for correct summation in Bus Bar Prot at Agra S/S		PLANNED	Approved	18/Jun/2020 08:00	18/Jun/2020 18:00	
402	RQ24852	OCC_171	cpcc3_sd	BUS	400KV AGRA(PG) - BUS 1	D	Stability test between new replaced CT and existing CT for correct summation in Bus Bar Prot at Agra S/S		PLANNED	Approved	16/Jun/2020 08:00	16/Jun/2020 18:00	
403	RQ25053	OCC_171	cpcc1_sd	BUS	400KV BUS 3 AT BALLABHGARH(PG)	D	For connection of Bus Jumper of Isolator 42889 (Bus Reactor Main bay Bus Isolator) after completion of Isolator Retrofitment work & opening of Bus Jumper of Isolator 42589 (Maharanibagh Main bay Bus Isolator) for start of Isolator retrofitment work.		PLANNED	Approved	14/Jun/2020 08:00	14/Jun/2020 12:00	
404	RQ25045	OCC_171	cpcc1_sd	BUS	400KV BUS 2 AT BASSI(PG)	D	Connection of Droppers with Bus side conductor of Isolator No.409-89 After replacement of isolator.under ADD CAP.		PLANNED	Approved	13/Jun/2020 13:00	13/Jun/2020 17:00	
405	RQ24862	OCC_171	cpcc3_sd	BUS	400KV BUS 1 AT LUCKNOW_1(PG)	D	AMP for 400 KV Bus-1 at Lucknow 400kV Substation		PLANNED	Approved	09/Jun/2020 08:00	09/Jun/2020 18:00	
406	RQ25044	OCC_171	cpcc1_sd	BUS	400KV BUS 2 AT BASSI(PG)	D	Dis-connection of Droppers with Bus side conductor of isolator No.409-89 before replacement of isolator under ADD CAP.		PLANNED	Approved	08/Jun/2020 08:00	08/Jun/2020 18:00	
407	RQ25051	OCC_171	cpcc1_sd	BUS	400KV BUS 3 AT BALLABHGARH(PG)	D	For opening of Bus Jumper of Isolator 42889 (Bus Reactor Main bay Bus Isolator) for start of Isolator Retrofitment work.		PLANNED	Approved	08/Jun/2020 08:00	08/Jun/2020 12:00	
408	RQ25054	OCC_171	cpcc1_sd	BUS	400KV BUS 4 AT BALLABHGARH(PG)	D	For connection of Bus Jumper of Isolator 43089 (B/R Future Main bay Bus Isolator) after completion of Isolator Retrofitment work.		PLANNED	Approved	07/Jun/2020 08:00	07/Jun/2020 12:00	
409	RQ25050	OCC_171	cpcc1_sd	BUS	KOTESHWAR(PG) - 400KV - BUS 2	D	Interconnection of Tehri-3 Line bay with 400 kV Bus-2.	Tehri-3 line is under construction stage.	PLANNED	Approved	06/Jun/2020 08:00	06/Jun/2020 18:00	
410	RQ25037	OCC_171	cpcc1_sd	BUS	400KV BUS 2 AT BHINMAL(PG)	D	For testing of Bus-2 CVT		PLANNED	Approved	04/Jun/2020 08:00	06/Jun/2020 18:00	
411	RQ25292	OCC_171	cpcc2_sd	BUS	400KV BUS 1 AT MALERKOTLA(PG)	D	For AMP Works.		PLANNED	Approved	02/Jun/2020 09:00	02/Jun/2020 18:00	
412	RQ25048	OCC_171	cpcc1_sd	BUS	KOTESHWAR(PG) - 400KV - BUS 1	C	Interconnection of Tehri-3 Line bay with 400 kV Bus-1	Tehri-3 line is under construction stage.	PLANNED	Approved	02/Jun/2020 08:00	05/Jun/2020 18:00	
413	RQ24863	OCC_171	cpcc3_sd	BUS	400KV BUS 2 AT LUCKNOW_1(PG)	D	AMP for 400 KV Bus-2 at Lucknow 400kV Substation		PLANNED	Approved	02/Jun/2020 08:00	02/Jun/2020 18:00	
414	RQ24849	OCC_171	cpcc3_sd	BUS	400KV BUS 1 AT FATEHPUR(PG)	D	For Connection of New Bus to existing Bus under Substation Extn Package SS-XXV. Approved by 39 standing committee at Fatehpur Substation.		PLANNED	Approved	01/Jun/2020 08:00	01/Jun/2020 18:00	
415	RQ25052	OCC_171	cpcc1_sd	BUS	400KV BUS 4 AT BALLABHGARH(PG)	D	For opening of Bus Jumper of Isolator 43089 (B/R Future Main bay Bus Isolator) for start of Isolator Retrofitment work.		PLANNED	Approved	01/Jun/2020 08:00	01/Jun/2020 12:00	
416	RQ24859	OCC_171	cpcc3_sd	BUS	400KV BUS 2 AT BALIA(PG)	D	AMP of Bus-II at Balia Substation		PLANNED	Approved	30/May/2020 08:00	30/May/2020 18:00	
417	RQ24858	OCC_171	cpcc3_sd	BUS	400KV BUS 1 AT BALIA(PG)	D	AMP of Bus-I at Balia Substation		PLANNED	Approved	28/May/2020 08:00	28/May/2020 18:00	

418	RQ25049	OCC_171	cpcc1_sd	BUS	KOTESHWAR(PG) - 400KV - BUS 2	D	Augmentation of Busbar Protection and Conection of 414 Bay		PLANNED	Approved	27/May/2020 08:00	30/May/2020 18:00	
419	RQ25091	OCC_171	sldcrs_sd	BUS	400KV BUS 2 AT BARMER(RS)	D	Quarterly Maintenance by RRVPN		PLANNED	Approved	27/Jun/2020 10:00	27/Jun/2020 18:00	
420	RQ25090	OCC_171	sldcrs_sd	BUS	400KV BUS 1 AT BARMER(RS)	D	Quarterly Maintenance by RRVPN		PLANNED	Approved	26/Jun/2020 10:00	26/Jun/2020 18:00	
421	RQ25094	OCC_171	sldcrs_sd	BUS	400KV BUS 1 AT CHITTORGARH(RS)	C	Maintenance owork of Bus and its connected isolators and breakers		PLANNED	Approved	24/Jun/2020 08:00	26/Jun/2020 18:00	
422	RQ25101	OCC_171	sldcrs_sd	BUS	400KV BUS 2 AT RATANGARH(RS)	D	Maintenance work of bay equipments		PLANNED	Approved	23/Jun/2020 08:00	23/Jun/2020 18:00	
423	RQ25100	OCC_171	sldcrs_sd	BUS	400KV BUS 1 AT RATANGARH(RS)	D	Maintenance work of bay equipments		PLANNED	Approved	22/Jun/2020 08:00	22/Jun/2020 18:00	
424	RQ25093	OCC_171	sldcrs_sd	BUS	400KV BUS 2 AT BIKANER(RS)	D	Routine Bay Maintenance Work		PLANNED	Approved	18/Jun/2020 08:00	18/Jun/2020 18:00	
425	RQ25092	OCC_171	sldcrs_sd	BUS	400KV BUS 1 AT BIKANER(RS)	D	Routine Bay Maintenance Work		PLANNED	Approved	17/Jun/2020 08:00	17/Jun/2020 18:00	
426	RQ25097	OCC_171	sldcrs_sd	BUS	400KV BUS 3 AT PHAGI(RS)	D	1.For the Tightening of clamps & connectors of 6" IPS AL tube of Main Bus. 2. To attend the defective clamp of inverted-Y of B-phase for inter-connection from main bus to isolator 405-89CA for 400kv phagi-Bassi Line-2		PLANNED	Approved	17/Jun/2020 08:00	18/Jun/2020 18:00	
427	RQ25083	OCC_171	sldcrs_sd	BUS	400KV BUS 1 AT JODHPUR(RS)	D	2nd Quarterly maintenance work		PLANNED	Approved	16/Jun/2020 09:00	16/Jun/2020 18:00	
428	RQ25088	OCC_171	sldcrs_sd	BUS	400KV BUS 1 AT BABAI(RS)	D	Half Yearly Maintenance		PLANNED	Approved	16/Jun/2020 06:30	16/Jun/2020 11:00	
429	RQ25089	OCC_171	sldcrs_sd	BUS	400KV BUS 2 AT BABAI(RS)	D	Half Yearly Maintenance		PLANNED	Approved	12/Jun/2020 06:30	12/Jun/2020 11:00	
430	RQ25084	OCC_171	sldcrs_sd	BUS	400KV BUS 2 AT JODHPUR(RS)	D	2nd Quarterly maintenance work		PLANNED	Approved	10/Jun/2020 08:00	11/Jun/2020 18:00	
431	RQ25087	OCC_171	sldcrs_sd	BUS	400KV BUS 1 AT ANTA(RS)	D	FOR 1 HALF YEARLY MAINTENANCE & For REPLACEMENT OF CRACK ISOLATOR CLAM ON 400 KV ANTA CHHABARA- II BUS ISOLATOR.		PLANNED	Approved	10/Jun/2020 08:00	10/Jun/2020 18:00	
432	RQ25099	OCC_171	sldcrs_sd	BUS	400KV BUS 2 AT RAMGARH(RS)	D	Quarterly Maintenance		PLANNED	Approved	09/Jun/2020 08:00	09/Jun/2020 18:00	
433	RQ25098	OCC_171	sldcrs_sd	BUS	400KV BUS 1 AT RAMGARH(RS)	D	Quarterly Maintenance		PLANNED	Approved	08/Jun/2020 08:00	08/Jun/2020 18:00	
434	RQ25096	OCC_171	sldcrs_sd	BUS	400KV BUS 2 AT HINDAUN(RS)	D	Quarterly/Half yearly Maintance work		PLANNED	Approved	05/Jun/2020 08:00	05/Jun/2020 18:00	
435	RQ25086	OCC_171	sldcrs_sd	BUS	400KV BUS 2 AT MERTA(RS)	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS (400 KV Merta- Heerapura Line will remain off , which is running through 400KV BUS-B via 652B CB only as 652 T C.B. was burnt on DT-03.01.2020 at 400KV GSS Merta .))		PLANNED	Approved	04/Jun/2020 08:00	04/Jun/2020 18:00	
436	RQ25095	OCC_171	sldcrs_sd	BUS	400KV BUS 1 AT HINDAUN(RS)	D	Quarterly/Half yearly Maintance work		PLANNED	Approved	04/Jun/2020 08:00	04/Jun/2020 18:00	

437	RQ25085	OCC_171	sldcrs_sd	BUS	400KV BUS 1 AT MERTA(RS)	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS (400 KV , 125MVAR Bus Reactor-I will remain off , which is running through 400KV BUS-A via 652A CB only as 652 T C.B. was burnt on DT-03.01.2020)		PLANNED	Approved	03/Jun/2020 08:00	03/Jun/2020 18:00	
438	RQ24867	OCC_171	cpcc3_sd	BUS	400KV BUS 2 AT PANKI(UP)	C	For BUS-2 Pantograph Isolator replacement at UPPCL Panki End in POWERGRID bays under CERC ADD-CAP		PLANNED	Approved	16/Jun/2020 08:00	17/Jun/2020 18:00	Approved with revised dates.
439	RQ24866	OCC_171	cpcc3_sd	BUS	400KV BUS 1 AT PANKI(UP)	C	For BUS-1 Pantograph Isolator replacement at UPPCL Panki End in POWERGRID bays under CERC ADD-CAP		PLANNED	Approved	14/Jun/2020 08:00	15/Jun/2020 18:00	To be clubbed with sl no 387, approved with revised dates.
440	RQ24728	OCC_171	stuup_sd	BUS	400KV BUS 2 AT SARNATH(UP)	C	S/D is required for replacement of CVT under PSDF Scheme		PLANNED	Approved	18/Jun/2020 08:00	27/Jun/2020 18:00	
441	RQ24683	OCC_171	stuup_sd	BUS	400KV BUS 2 AT PANKI(UP)	C	Replacement of 400kv B bus pantograph isolator of TBC Bay.		PLANNED	Approved	16/Jun/2020 08:00	20/Jun/2020 17:00	To be clubbed with sl no 380 & 385, approved with revised dates.
442	RQ24713	OCC_171	stuup_sd	BUS	400KV BUS 2 AT MATHURA(UP)	D	For stringing of jack bus of new 500MVA ICT and bus isolator jumper termination		PLANNED	Approved	17/Jun/2020 07:00	18/Jun/2020 20:00	
443	RQ24865	OCC_171	cpcc3_sd	BUS	400KV BUS 2 AT PANKI(UP)	C	For BUS-2 Pantograph Isolator replacement at UPPCL Panki End in POWERGRID bays under CERC ADD-CAP		PLANNED	Approved	16/Jun/2020 08:00	17/Jun/2020 18:00	
444	RQ24712	OCC_171	stuup_sd	BUS	400KV BUS 1 AT MATHURA(UP)	D	For stringing of jack bus of new 500MVA ICT and bus isolator jumper termination		PLANNED	Approved	15/Jun/2020 07:00	16/Jun/2020 20:00	
445	RQ24864	OCC_171	cpcc3_sd	BUS	400KV BUS 1 AT PANKI(UP)	C	For BUS-1 Pantograph Isolator replacement at UPPCL Panki End in POWERGRID bays under CERC ADD-CAP		PLANNED	Approved	14/Jun/2020 08:00	15/Jun/2020 18:00	
446	RQ24688	OCC_171	stuup_sd	BUS	400KV BUS 2 AT AGRA(UP)	D	To connect main Bus extension for 125 MVAR Reactor and tightening of bus		PLANNED	Approved	11/Jun/2020 09:00	11/Jun/2020 18:00	
447	RQ24564	OCC_171	stuup_sd	BUS	400KV BUS 2 AT MUZAFFARNAGAR(UP)	D	Stringing of 400 KV Aluminum Pipe type Bus bar for new 500 MVA ICT-IV Bay.		PLANNED	Approved	11/Jun/2020 08:00	11/Jun/2020 17:00	
448	RQ24752	OCC_171	stuup_sd	BUS	400KV BUS 1 AT MORADABAD(UP)	D	Replacement of 400 KV A-Bus pantograph isolator's contact blade of Moradabad-Bareilly (PG) CKT-II.		PLANNED	Approved	10/Jun/2020 09:00	10/Jun/2020 17:00	
449	RQ24563	OCC_171	stuup_sd	BUS	400KV BUS 1 AT MUZAFFARNAGAR(UP)	D	Stringing of 400 KV Aluminum Pipe type Bus bar for new 500 MVA ICT-IV Bay.		PLANNED	Approved	10/Jun/2020 08:00	10/Jun/2020 17:00	
450	RQ24687	OCC_171	stuup_sd	BUS	400KV BUS 1 AT AGRA(UP)	D	To connect main Bus extension for 125 MVAR Reactor and tightening of bus		PLANNED	Approved	09/Jun/2020 09:00	09/Jun/2020 18:00	
451	RQ24727	OCC_171	stuup_sd	BUS	400KV BUS 1 AT SARNATH(UP)	C	S/D is required for replacement of CVT under PSDF Scheme		PLANNED	Rejected	08/Jun/2020 08:00	17/Jun/2020 18:00	S/d already availed.
452	RQ24547	OCC_171	ntpcos_sd	BUS	400KV BUS 2 AT RIHAND(NT)	D	For attending problem in Isolator 1489A (When permit was required for working on Bus Section CB, this isolator wasn't opening)		PLANNED	Approved	16/Jun/2020 09:00	16/Jun/2020 18:00	

453	RQ24546	OCC_171	ntpcos_sd	BUS	400KV BUS 1 AT RIHAND(NT)	D	For attending hot spot point at line,jumper tightening work and AMP of line, line reactors and bay elements. After work RPh unit is replaced with Spare Phase unit for Firewall construction at site of 765kV Agra- Greated Noida Reactor unit.		PLANNED	Approved	09/Jun/2020 09:00	09/Jun/2020 18:00	
454	RQ24982	OCC_171	sldcps_sd	BUS	400KV BUS 2 AT MAKHU(PS)	D	General Maintenance		PLANNED	Approved	16/Jun/2020 08:00	16/Jun/2020 18:00	
455	RQ24980	OCC_171	sldcps_sd	BUS	400KV BUS 2 AT MUKTSAR(PS)	D	For checking the interlock of bus-bar-02 earth switch with Bus isolator of newly constructed bay of 500 MVA ICT-03.		PLANNED	Approved	08/Jun/2020 08:00	08/Jun/2020 18:00	
456	RQ24981	OCC_171	sldcps_sd	BUS	400KV BUS 1 AT MAKHU(PS)	D	General Maintenance		PLANNED	Approved	02/Jun/2020 08:00	02/Jun/2020 18:00	
457	RQ24659	OCC_171	sldchr_sd	BUS	400KV BUS 1 AT DHANODA(HV)	D	Gen mtc of bus isolator and attending the hot points on isolators		PLANNED	Approved	11/Jun/2020 10:00	11/Jun/2020 14:00	
458	RQ24617	OCC_171	sterlite_sd	BUS	400KV BUS 2 AT AMARGARH(NRSS XXIX)	C	For Bay 415 CB replacement. Require Bus-2,BR-1&2 shutdowns on same day.		PLANNED	Approved	11/Jun/2020 08:00	13/Jun/2020 18:00	Subject to J&K load condition.
459	RQ24519	OCC_171	sldcuk_sd	BUS	400KV BUS 2 AT KASHIPUR(UK)	C	tightening of jumper,testing of bus CVT and checking of all connection & rectification works)		PLANNED	Approved	09/Jun/2020 09:00	09/Jun/2020 17:00	
460	RQ24518	OCC_171	sldcuk_sd	BUS	400KV BUS 1 AT KASHIPUR(UK)	C	tightening of jumper,testing of bus CVT and checking of all connection & rectification works)		PLANNED	Approved	08/Jun/2020 09:00	08/Jun/2020 17:00	
461	RQ24554	OCC_171	stuup_sd	BUS	400KV BUS 1 AT GR.NOIDA(UPC)	D	For repairing work of Y-phase PG isolator of 400 kv Nawada line under 400KV main bus-I 400kv Nawad line will be feed through 400kv transfer bus coupler. In this shut period load of 400kv sub station will be feed through 400kv main bus-II	There will be no any supply interruption due to this shut down. In this shut period load of 400kv sub station will be feed through 400kv main bus-II	PLANNED	Approved	07/Jun/2020 09:00	07/Jun/2020 18:00	
462	RQ25153	OCC_171	sldcrs_sd	LINE REACTOR	50 MVAR LR ON RAJWEST(RW)-JODHPUR(RS) (RS) CKT-2 @JODHPUR(RS)	D	2nd Quarterly maintenance work		PLANNED	Rejected	18/Jun/2020 08:00	18/Jun/2020 18:00	To be availed with line S/d
463	RQ25157	OCC_171	sldcrs_sd	LINE REACTOR	50 MVAR LR ON 400 KV BHADLA-JODHPUR (RS) CKT-1 @BHADLA(RS)	D	Quarterly Maintenance work		PLANNED	Rejected	17/Jun/2020 18:00	17/Jun/2020 23:00	To be availed with line S/d
464	RQ25155	OCC_171	sldcrs_sd	LINE REACTOR	50 MVAR LR ON 400 KV JODHPUR-KANKANI (RS) CKT-2 @JODHPUR(RS)	D	2nd Quarterly maintenance work		PLANNED	Rejected	17/Jun/2020 08:00	17/Jun/2020 18:00	To be availed with line S/d
465	RQ25158	OCC_171	sldcrs_sd	LINE REACTOR	50 MVAR LR ON 400 KV BHADLA-MERTA (RS) CKT-1 @BHADLA(RS)	D	Quarterly Maintenance work		PLANNED	Rejected	12/Jun/2020 18:00	12/Jun/2020 23:00	To be availed with line S/d
466	RQ25151	OCC_171	sldcrs_sd	LINE REACTOR	50 MVAR LR ON BIKANER-BHADLA (RS) CKT-2 @BHADLA(RS)	D	Quarterly Maintenance work		PLANNED	Rejected	06/Jun/2020 18:00	06/Jun/2020 23:00	To be availed with line S/d
467	RQ25156	OCC_171	sldcrs_sd	LINE REACTOR	50 MVAR LR ON 400 KV BIKANER(PG)-BHADLA(RS) (PG) CKT-1 @BHADLA(RS)	D	Quarterly Maintenance work		PLANNED	Rejected	05/Jun/2020 18:00	05/Jun/2020 23:00	To be availed with line S/d
468	RQ25150	OCC_171	sldcrs_sd	LINE REACTOR	50 MVAR LR ON AKAL-JODHPUR (RS) CKT-1 @JODHPUR(RS)	D	2nd Quarterly maintenance work		PLANNED	Rejected	05/Jun/2020 08:00	05/Jun/2020 18:00	To be availed with line S/d

469	RQ25154	OCC_171	sldcrs_sd	LINE REACTOR	50 MVAR LR ON 400 KV BHADLA-RAMGARH (RS) CKT-2 @RAMGARH(RS)	D	Quarterly Maintenance. (Line not charged yet so being used as Bus Reactor)		PLANNED	Rejected	04/Jun/2020 08:00	04/Jun/2020 18:00	To be availed with line S/d
470	RQ25152	OCC_171	sldcrs_sd	LINE REACTOR	50 MVAR LR ON HEERAPURA-HINDAUN (RS) CKT-1 @HEERAPURA(RS)	D	Quarterly maintenance of 400 KV side bay Equipments and 50 MVAR Line Reactor		PLANNED	Rejected	03/Jun/2020 08:00	03/Jun/2020 18:00	To be availed with line S/d
471	RQ25377	OCC_171	sldcrs_sd	LINE REACTOR	50 MVAR LR ON 400 KV AKAL-RAMGARH (RS) CKT-1 @RAMGARH(RS)	D	Quarterly Maintenance of Dia-5 (Ramgarh-Akal-I line is presently charged on Dia-7, at present no element is charged with Dia-05)		PLANNED	Rejected	03/Jun/2020 08:00	03/Jun/2020 18:00	To be availed with line S/d
472	RQ25081	OCC_171	sldcrs_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400 KV KANKANI(RS)	D	Maintenance work of bay equipments		PLANNED	Approved	26/Jun/2020 08:00	26/Jun/2020 18:00	
473	RQ25075	OCC_171	sldcrs_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV HINDAUN(RS)	D	Maintenance work		PLANNED	Approved	12/Jun/2020 08:00	12/Jun/2020 18:00	
474	RQ25082	OCC_171	sldcrs_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400 KV BABAI(RS)	D	Maintenance work of bay equipments		PLANNED	Approved	12/Jun/2020 06:30	12/Jun/2020 11:00	
475	RQ25077	OCC_171	sldcrs_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV PHAGI(RS)	D	1. For the measurement of Tan Delta Bushings. 2. Other maintenance work of Reactor. 3. Tightening of clamp connectors of equipments.		PLANNED	Approved	09/Jun/2020 08:00	10/Jun/2020 18:00	
476	RQ25080	OCC_171	sldcrs_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)	D	Maintenance work of bay equipments		PLANNED	Approved	09/Jun/2020 08:00	09/Jun/2020 18:00	
477	RQ25079	OCC_171	sldcrs_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)	D	Maintenance work of bay equipments		PLANNED	Approved	08/Jun/2020 08:00	08/Jun/2020 18:00	
478	RQ25078	OCC_171	sldcrs_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV RAMGARH(RS)	D	Quarterly Maintenance by RRVPN		PLANNED	Approved	05/Jun/2020 08:00	05/Jun/2020 18:00	
479	RQ25074	OCC_171	sldcrs_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400KV BIKANER(RS)	D	Routine Bay Maintenance Work		PLANNED	Approved	04/Jun/2020 08:00	04/Jun/2020 18:00	
480	RQ25073	OCC_171	sldcrs_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV BIKANER(RS)	D	Routine Bay Maintenance Work		PLANNED	Approved	03/Jun/2020 08:00	03/Jun/2020 18:00	
481	RQ25076	OCC_171	sldcrs_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV MERTA(RS)	D	Due to maintenance work of 400kV Bus-I, 400 KV , 125MVAR Bus Reactor-I will remain off , which is running through 400KV BUS-A via 652A CB only as 652 T C.B. was burnt on DT-03.01.2020)		PLANNED	Approved	03/Jun/2020 08:00	03/Jun/2020 18:00	
482	RQ25072	OCC_171	sldcrs_sd	BR/BSR/MSC/MSR	63 MVAR BUS REACTOR NO 2 AT 400 KV KAWAI SCTPS(APR)	D	For Commissioning of CSD relay in Bus Reactor #2 Breaker Panel.		PLANNED	Approved	20/Jun/2020 09:30	20/Jun/2020 19:30	
483	RQ25071	OCC_171	sldcrs_sd	BR/BSR/MSC/MSR	63 MVAR BUS REACTOR NO 1 AT 400 KV KAWAI SCTPS(APR)	D	For Commissioning of CSD relay in Bus Reactor #1 Breaker Panel.		PLANNED	Approved	17/Jun/2020 09:30	17/Jun/2020 19:30	
484	RQ24761	OCC_171	stuup_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV MATHURA(UP)	C	For Oil centrifuging work of 80 MVAR Bus Reactor		PLANNED	Approved	19/Jun/2020 07:00	20/Jun/2020 20:00	
485	RQ24760	OCC_171	stuup_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV AGRA SOUTH(UP)	D	for routine testing and maintenance		PLANNED	Approved	16/Jun/2020 08:00	17/Jun/2020 19:00	
486	RQ25332	OCC_171	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400KV JAIPUR SOUTH(PG)	D	FOR AMP WORK		PLANNED	Approved	17/Jun/2020 08:00	17/Jun/2020 18:00	
487	RQ25034	OCC_171	cpcc1_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV BASSI(PG)	C	Dis-connection of Droppers with both side conductor of isolator No. (403-89R) before replacement of isolator under ADD CAP.		PLANNED	Approved	15/Jun/2020 08:00	20/Jun/2020 18:00	
488	RQ25031	OCC_171	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV BIKANER(PG)	D	FOR AMP WORK		PLANNED	Approved	10/Jun/2020 08:00	10/Jun/2020 18:00	

489	RQ25029	OCC_171	cpcc1_sd	BR/BSR/MSR/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV BHINMAL(PG)	C	Bus Reactor B-ph Bushing replacement		PLANNED	Approved	09/Jun/2020 08:00	11/Jun/2020 18:00	
490	RQ25030	OCC_171	cpcc1_sd	BR/BSR/MSR/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV BHIWADI(PG)	D	FOR AMP WORK		PLANNED	Approved	08/Jun/2020 08:00	08/Jun/2020 18:00	
491	RQ25204	OCC_171	cpcc3_sd	BR/BSR/MSR/MSR	93 MVAR BUS REACTOR NO 2 AT 400KV VINDHYACHAL(PG)	C	RETRO FITMENT OF CIRCUIT BREAKER UNDER ADD CAP AT VINDHYACHAL HVDC BTB S/S.		PLANNED	Approved	25/May/2020 08:00	24/Jun/2020 18:00	
492	RQ25032	OCC_171	cpcc1_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV KOTESWAR(TH)	D	FOR AMP WORK	SD MAY BE AVAIL ON DT 20.05.20	PLANNED	Approved	25/May/2020 08:00	25/May/2020 18:00	
493	RQ25033	OCC_171	cpcc1_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV JIND(PG)	D	FOR AMP WORK	SD MAY BE AVAIL DT 20.05.20	PLANNED	Approved	25/May/2020 08:00	25/May/2020 18:00	
494	RQ24856	OCC_171	cpcc3_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV GORAKHPUR(PG)	D	Construction of Firewall for ICT-3 falling in induction zone of 125MVAR Bus Reactor-I, R phase under Substation Extn Package SS-XXV. Approved by 39 standing committee.		PLANNED	Approved	25/May/2020 08:00	06/Jun/2020 18:00	
495	RQ24615	OCC_171	sterlite_sd	BR/BSR/MSR/MSR	63 MVAR BUS REACTOR NO 1 AT 400 KV AMARGARH(NRSS XXIX)	C	For Bay 415 CB replacement. Require Bus-2,BR-1&2 shutdowns on same day.		PLANNED	Approved	11/Jun/2020 08:00	13/Jun/2020 18:00	
496	RQ24616	OCC_171	sterlite_sd	BR/BSR/MSR/MSR	63 MVAR BUS REACTOR NO 2 AT 400 KV AMARGARH(NRSS XXIX)	C	For Bay 415 CB replacement. Require Bus-2,BR-1&2 shutdowns on same day.		PLANNED	Approved	11/Jun/2020 08:00	13/Jun/2020 18:00	
497	RQ25370	OCC_171	sterlite_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV SOHNA ROAD (STERLITE)	D	Attending oil leakage & oil filling		PLANNED	Approved	10/Jun/2020 08:00	10/Jun/2020 18:00	
498	RQ25190	OCC_171	sldcrs_sd	BAY	40752D MAIN BAY - 400KV PHAGI-HEERAPURA (RS) CKT-2 AT PHAGI(RS)	D	1. Maintenance of CB & CTs 2.Tightening of clamps &connectors. 3. measurement of operating time of CB .		PLANNED	Approved	25/Jun/2020 08:00	25/Jun/2020 18:00	
499	RQ25184	OCC_171	sldcrs_sd	BAY	411-52 D MAIN BAY - 400KV BUS 2 AT ANTA(RS) AND FUTURE AT 400 KV ANTA(RS)	D	1 HALF YEARLY MAINTENANCE of 400 KV KAWAI SPARE BAY (411-52D + 411 52T). 765/400 KV ICT BANK III WILL BE FED THROUGH CB 411-52-C BAY		PLANNED	Approved	18/Jun/2020 08:00	18/Jun/2020 18:00	
500	RQ25185	OCC_171	sldcrs_sd	BAY	411-52T TIE BAY - 765/400 KV 1500 MVA ICT 3 AT ANTA(RS) AND FUTURE AT 400 KV ANTA(RS)	D	1 HALF YEARLY MAINTENANCE of 400 KV KAWAI SPARE BAY (411-52D + 411 52T). 765/400 KV ICT BANK III WILL BE FED THROUGH CB 411-52-C BAY		PLANNED	Approved	18/Jun/2020 08:00	18/Jun/2020 18:00	
501	RQ25195	OCC_171	sldcrs_sd	BAY	405 TIE BAY - 400KV BHILWARA(RS)-CHITTORGARH(RS) (UNDEF) CKT-1 AND 400/220KV 315 MVA ICT 2 AT BHILWARA(RS)	D	Routine maintenance of 400 KV Tie-2 BAY		PLANNED	Approved	11/Jun/2020 08:00	11/Jun/2020 18:00	
502	RQ25186	OCC_171	sldcrs_sd	BAY	40552T TIE BAY - 400 KV AKAL-RAMGARH (RS) CKT-1 AND FUTURE AT RAMGARH(RS)	D	Quarterly Maintenance of Dia-5 (Ramgarh-Akal-I line is presently charged on Dia-7, at present no element is charged with Dia-05)		PLANNED	Approved	10/Jun/2020 08:00	10/Jun/2020 18:00	
503	RQ25187	OCC_171	sldcrs_sd	BAY	40552A MAIN BAY - 400 KV AKAL-RAMGARH (RS) CKT-1 AT RAMGARH(RS)	D	Quarterly Maintenance of Dia-5 (Ramgarh-Akal-I line is presently charged on Dia-7, at present no element is charged with Dia-05)		PLANNED	Approved	10/Jun/2020 08:00	10/Jun/2020 18:00	

504	RQ25196	OCC_171	sldcrs_sd	BAY	405 TIE BAY - 400KV AJMER(RS)-DEEDWANA(MTS) (MTS) CKT-1 AND 400KV AJMER-BHILWARA (RS) CKT-2 AT AJMER(RS)	D	MAINTENANCE & TESTING WORK OF BAY EQUIPMENTS		PLANNED	Approved	09/Jun/2020 08:00	09/Jun/2020 18:00	
505	RQ25183	OCC_171	sldcrs_sd	BAY	4152T TIE BAY - 400/220 KV 315 MVA ICT 1 AT BHILWARA(RS) AND 400 KV BHILWARA-CHITTORGARH (RS) CKT-2 AT 400 KV BHILWARA(RS)	D	Routine maintenance of 400 KV Tie-1 BAY		PLANNED	Approved	08/Jun/2020 08:00	08/Jun/2020 18:00	
506	RQ25323	OCC_171	sldcrs_sd	BAY	4452T TIE BAY - 50 MVAR BUS REACTOR NO 1 AT 400KV BHILWARA(RS) (RRVPLN) AND 400 KV AJMER-BHILWARA (RS) CKT-2 AT 400 KV BHILWARA(RS) (RRVPLN)	D	Routine maintenance of 400 KV Tie-4 BAY & ASSOCIATED EQUIPMENTS		PLANNED	Approved	06/Jun/2020 08:00	06/Jun/2020 18:00	
507	RQ25194	OCC_171	sldcrs_sd	BAY	408 TIE BAY - 400KV AJMER-BHILWARA (RS) CKT-1 AND 400KV BHILWARA(RS)-CHHABRA(RVUN) (RS) CKT-1 AT BHILWARA(RS)	D	Routine maintenance of 400 KV Tie-3 BAY & ASSOCIATED EQUIPMENTS		PLANNED	Approved	03/Jun/2020 08:00	03/Jun/2020 18:00	
508	RQ25197	OCC_171	sldcrs_sd	BAY	402 TIE BAY - 400KV AJMER-BHILWARA (RS) CKT-1 AND FUTURE AT AJMER(RS)	D	MAINTENANCE & TESTING WORK OF BAY EQUIPMENTS		PLANNED	Approved	03/Jun/2020 08:00	03/Jun/2020 18:00	
509	RQ24693	OCC_171	stuup_sd	BAY	402 MAIN BAY - 400 KV AGRA-AGRA FATEHBAD (UP) CKT-1	D	To preventive maintenance of complete bay		PLANNED	Approved	23/Jun/2020 09:00	23/Jun/2020 16:00	
510	RQ25060	OCC_171	cpcc1_sd	BAY	413 MAIN BAY - 400KV AGRA-BALLABHGARH (PG) CKT-1 AT BALLABHGARH(PG)	C	For retrofitment of old Bus Isolator (RK make) with new Isolator (S&S make)		PLANNED	Approved	22/Jun/2020 08:00	28/Jun/2020 18:00	
511	RQ24871	OCC_171	cpcc3_sd	BAY	409 MAIN BAY - 400 KV KANPUR(PG)-PANKI(UP) (PG) CKT-2	C	For BUS-1 Pantograph Isolator replacement at UPPCL Panki End in POWERGRID bays under CERC ADD-CAP. Line will remain charged through Transfer Bus		PLANNED	Approved	20/Jun/2020 08:00	26/Jun/2020 18:00	
512	RQ24855	OCC_171	cpcc3_sd	BAY	W4BS2 BUS SECTIONALIZER BAY - 400KV AGRA(PG) - BUS 2 AND 400KV AGRA(PG) - BUS 4 AT AGRA(PG)	D	Repalcement of Bus sectionaliser CT of three phases with 4000/1A CT under retrofitment of Bus bar Protection at Agra S/S		PLANNED	Approved	17/Jun/2020 08:00	17/Jun/2020 18:00	
513	RQ24854	OCC_171	cpcc3_sd	BAY	W3BS1 BUS SECTIONALIZER BAY - 400KV AGRA(PG) - BUS 1 AND 400KV AGRA(PG) - BUS 3 AT AGRA(PG)	D	Repalcement of Bus sectionaliser CT of three phases with 4000/1A CT under retrofitment of Bus bar Protection at Agra S/S		PLANNED	Approved	15/Jun/2020 08:00	15/Jun/2020 18:00	
514	RQ25036	OCC_171	cpcc1_sd	BAY	401 MAIN BAY - 400KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1 AT KANKROLI(PG)	C	For Overhauling of Pnumetic Drive of the 40152 CB (ABB).		PLANNED	Approved	15/Jun/2020 08:00	18/Jun/2020 18:00	
515	RQ25047	OCC_171	cpcc1_sd	BAY	403 MAIN BAY - 50 MVAR BUS REACTOR NO 1 AT 400KV BASSI(PG) AND 400KV BUS 2 AT BASSI(PG)	C	RK-make Isolator (403-89R) Replacement work with S&S Make-Isolator,.		PLANNED	Approved	15/Jun/2020 08:00	20/Jun/2020 18:00	

516	RQ25059	OCC_171	cpcc1_sd	BAY	425 MAIN BAY - 400KV BALLABHGARH-MAHARANIBAGH (PG) CKT-1 AT BALLABHGARH(PG)	C	For retrofitment of old Bus Isolator (RK make) with new Isolator (S&S make)		PLANNED	Approved	15/Jun/2020 08:00	21/Jun/2020 18:00
517	RQ24755	OCC_171	stuup_sd	BAY	409 MAIN BAY - 400 KV AGRA(UP)-AGRA FATEHBAD(UP) (PG) CKT-2	D	To connect Transfer Bus extension for 125 MVAR Reactor and tightening of bay		PLANNED	Approved	13/Jun/2020 09:00	13/Jun/2020 18:00
518	RQ24872	OCC_171	cpcc3_sd	BAY	408 MAIN BAY - 400 KV KANPUR(PG)-PANKI(UP) (PG) CKT-1	C	For BUS-1 Pantograph Isolator replacement at UPPCL Panki End in POWERGRID bays under CERC ADD-CAP. Line will remain charged through Transfer Bus		PLANNED	Approved	13/Jun/2020 08:00	18/Jun/2020 18:00
519	RQ24699	OCC_171	sldcdv_sd	BAY	415 MAIN BAY - 400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1 AT BAWANA(DV)	D	General maintenance of the bay equipments and testing of CB as per OS Manual.	The ckt will remain in service though bus-2	PLANNED	Approved	11/Jun/2020 06:00	11/Jun/2020 12:00
520	RQ25046	OCC_171	cpcc1_sd	BAY	409 TIE BAY - 400 KV BASSI-KOTPUTLI (PG) CKT-1 AND 400KV BUS 2 AT BASSI(PG)	C	RK-make Isolator (409-89) Replacement work with S&S Make-Isolator.		PLANNED	Approved	08/Jun/2020 08:00	13/Jun/2020 18:00
521	RQ25058	OCC_171	cpcc1_sd	BAY	428 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV BALLABHGARH(PG) AND 400KV BUS 3 AT BALLABHGARH(PG)	C	For retrofitment of old Bus Isolator (RK make) with new Isolator (S&S make)		PLANNED	Approved	08/Jun/2020 08:00	14/Jun/2020 18:00
522	RQ24974	OCC_171	sldcdv_sd	BAY	409 MAIN BAY - 400/220 KV 315 MVA ICT 3 AT BAWANA(DV)	D	General maintenance of bay equipments and CB testing as per OS manual.	409 bay is Main CB for ICT-III for bus-II and ICT-III will remain in service through Bus-I	PLANNED	Approved	08/Jun/2020 06:00	08/Jun/2020 12:00
523	RQ24861	OCC_171	cpcc3_sd	BAY	430 MAIN BAY - 400/220KV 315 MVA ICT 2 AT KANPUR(PG)	C	ISO43089A replacement under CERC Add Cap at Kanpur 400kV Substation.		PLANNED	Approved	06/Jun/2020 08:00	11/Jun/2020 18:00
524	RQ24973	OCC_171	sldcdv_sd	BAY	408 TIE BAY - 400/220 KV 315 MVA ICT 3 AT BAWANA(DV) AND FUTURE	D	General maintenance of bay equipments and CB testing as per OS manual.	408 Bay is Tie Cb for ICT -III and ICT-III will remain in service through Bus-II	PLANNED	Approved	06/Jun/2020 06:00	06/Jun/2020 12:00
525	RQ24970	OCC_171	sldcps_sd	BAY	406 MAIN BAY - 400/220KV 315 MVA ICT 2 AT AMRITSAR(PG)	D	General Maintenance		PLANNED	Approved	04/Jun/2020 08:00	04/Jun/2020 18:00
526	RQ25270	OCC_171	dadri_sd	BAY	403 MAIN BAY - 400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-2 AT DADRI(NT)	D	Bay shutdown required for maintenance.However, line will remain in service through tie bay.		PLANNED	Approved	03/Jun/2020 09:00	03/Jun/2020 18:00
527	RQ25057	OCC_171	cpcc1_sd	BAY	430 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV BALLABHGARH(PG) AND 400KV BUS 4 AT BALLABHGARH(PG)	C	For retrofitment of old Bus Isolator (RK make) with new Isolator (S&S make)		PLANNED	Approved	01/Jun/2020 08:00	07/Jun/2020 18:00
528	RQ24860	OCC_171	cpcc3_sd	BAY	403 MAIN BAY - 400KV KANPUR(PG)-PANKI(UP) (PG) CKT-1 AT KANPUR(PG)	C	ISO 40389A replacement under CERC Add Cap at Kanpur 400kV Substation.		PLANNED	Approved	01/Jun/2020 08:00	04/Jun/2020 18:00
529	RQ24971	OCC_171	sldcps_sd	BAY	403 MAIN BAY - 400/220KV 315 MVA ICT 1 AT AMRITSAR(PG)	D	General Maintenance		PLANNED	Approved	01/Jun/2020 08:00	01/Jun/2020 18:00
530	RQ25061	OCC_171	cpcc1_sd	BAY	41314 TIE BAY - 400 KV MEERUT(PG)-MANDOLA(PG) (PL) CKT-3 AND 400KV BUS 1 AT MEERUT(PG) AT 400 KV MEERUT(PG)	C	Augmentation of Busbar Protection and Connection of 414 Bay		PLANNED	Approved	26/May/2020 08:00	30/May/2020 18:00

531	RQ24626	OCC_171	singrauli_sd	BAY	418 BUS COUPLER BAY - 400KV BUS 1 AT SINGRAULI(NT) AND 400KV BUS 3 AT SINGRAULI(NT)	C	for yearly Bay equipment testing and protection panel testing		PLANNED	Approved	23/Jun/2020 08:00	24/Jun/2020 18:00	
532	RQ25268	OCC_171	dadri_sd	BAY	407 MAIN BAY - 400/220KV 500 MVA ICT 2 AT DADRI(NT)	D	Bay shutdown required for maintenance.However, ICT-2 will remain in service through tie bay.		PLANNED	Approved	20/Jun/2020 09:00	20/Jun/2020 18:00	
533	RQ25269	OCC_171	dadri_sd	BAY	404 MAIN BAY - 400/220KV 500 MVA ICT 1 AT DADRI(NT)	D	Bay shutdown required for maintenance.However, ICT-1 will remain in service through tie bay.		PLANNED	Approved	18/Jun/2020 09:00	18/Jun/2020 18:00	
534	RQ24625	OCC_171	singrauli_sd	BAY	413 BUS SECTIONALIZER BAY - 400KV BUS 1 AT SINGRAULI(NT) AND 400KV BUS 3 AT SINGRAULI(NT) AT 400 KV SINGRAULI(NT)	C	for yearly Bay equipment testing and protection panel testing		PLANNED	Approved	16/Jun/2020 08:00	17/Jun/2020 18:00	
535	RQ25243	OCC_171	dadri_sd	BAY	421 MAIN BAY - 400KV DADRI(NT)-GR.NOIDA(UPC) (PG) CKT-1 AT DADRI(NT)	D	Bay shutdown required for maintenance.However, line will remain in service through tie bay.		PLANNED	Approved	15/Jun/2020 09:00	15/Jun/2020 18:00	
536	RQ25242	OCC_171	dadri_sd	BAY	422 MAIN BAY - 400KV DADRI(NT)-MAHARANIBAGH(PG) (PG) CKT-1 AT DADRI(NT)	D	Bay shutdown required for maintenance.However, line will remain in service through tie bay .		PLANNED	Approved	13/Jun/2020 09:00	13/Jun/2020 18:00	
537	RQ25189	OCC_171	sldcrs_sd	BAY	411 TIE BAY - 400/22 KV 810 MVA GT 2 AT KAWAI SCTPS(APR) AND 400/11 KV 80 MVA ST 2 AT KAWAI SCTPS(APR)	D	Circuit Breaker Maintenance and Testing.		PLANNED	Approved	13/Jun/2020 08:00	13/Jun/2020 18:00	
538	RQ25272	OCC_171	dadri_sd	BAY	424 MAIN BAY - 400KV DADRI(NT)-LONI HARSH VIHAR(DV) (NT) CKT-2 AT DADRI(NT)	D	Bay shutdown required for maintenance.However, line will remain in service through tie bay.		PLANNED	Approved	08/Jun/2020 09:00	08/Jun/2020 18:00	
539	RQ25271	OCC_171	dadri_sd	BAY	430 MAIN BAY - 400KV DADRI(NT)-LONI HARSH VIHAR(DV) (NT) CKT-1 AT DADRI(NT)	D	Bay shutdown required for maintenance.However, line will remain in service through tie bay.		PLANNED	Approved	05/Jun/2020 09:00	05/Jun/2020 18:00	
540	RQ25244	OCC_171	dadri_sd	BAY	419 MAIN BAY - 400KV DADRI(NT)-MANDOLA(PG) (PG) CKT-2 AT DADRI(NT)	D	Bay shutdown required for maintenance.However, line will remain in service through tie bay.		PLANNED	Approved	01/Jun/2020 09:00	01/Jun/2020 18:00	
541	RQ25245	OCC_171	dadri_sd	BAY	415 MAIN BAY - 400KV DADRI(NT)-MANDOLA(PG) (PG) CKT-1 AT DADRI(NT)	D	Bay shutdown required for maintenance.However, line will remain in service through tie bay.		PLANNED	Approved	30/May/2020 09:00	30/May/2020 18:00	
542	RQ24967	OCC_171	sldcps_sd	BAY	407 MAIN BAY - 400KV MUKTSAR-MAKHU (PS) CKT-1 AT MAKHU(PS)	D	General Maintenance		PLANNED	Approved	23/Jun/2020 08:00	23/Jun/2020 18:00	
543	RQ24966	OCC_171	sldcps_sd	BAY	410 MAIN BAY - 400KV MUKTSAR-MAKHU (PS) CKT-2 AT MAKHU(PS)	D	General Maintenance		PLANNED	Approved	22/Jun/2020 08:00	22/Jun/2020 18:00	
544	RQ24987	OCC_171	sldcps_sd	BAY	415 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV MAKHU(PS)	D	General Maintenance		PLANNED	Approved	18/Jun/2020 08:00	18/Jun/2020 18:00	
545	RQ24969	OCC_171	sldcps_sd	BAY	401 MAIN BAY - 400KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-2 AT MAKHU(PS)	D	General Maintenance		PLANNED	Approved	09/Jun/2020 08:00	09/Jun/2020 18:00	

546	RQ24986	OCC_171	sldcps_sd	BAY	414 TIE BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV MUKTSAR(PS) AND FUTURE AT 400 KV MUKTSAR(PS)	D	General Maintenance		PLANNED	Approved	09/Jun/2020 08:00	09/Jun/2020 18:00	
547	RQ24968	OCC_171	sldcps_sd	BAY	404 MAIN BAY - 400KV NAKODAR(PG)-MAKHU(PS) (PS) CKT-1 AT MAKHU(PS)	D	General Maintenance		PLANNED	Approved	08/Jun/2020 08:00	08/Jun/2020 18:00	
548	RQ24979	OCC_171	sldcps_sd	BAY	412 MAIN BAY - 400/220KV 315 MVA ICT 2 AT MUKTSAR(PS)	D	General Maintenance		PLANNED	Approved	04/Jun/2020 08:00	04/Jun/2020 18:00	
549	RQ24978	OCC_171	sldcps_sd	BAY	411 TIE BAY - 400/220KV 315 MVA ICT 2 AT MUKTSAR(PS) AND FUTURE	D	General Maintenance		PLANNED	Approved	03/Jun/2020 08:00	03/Jun/2020 18:00	
550	RQ24965	OCC_171	sldcps_sd	BAY	406 MAIN BAY - 400KV MUKTSAR-MAKHU (PS) CKT-2 AT MUKTSAR(PS)	D	General Maintenance		PLANNED	Approved	02/Jun/2020 08:00	02/Jun/2020 18:00	
551	RQ24704	OCC_171	sldcdv_sd	BAY	425 TIE BAY - 400 KV MANDOLA(PG)-BAWANA(DV) (DV) CKT-2 AND 400KV BUS 2 AT BAWANA(DV)	D	General maintenance of the bay equipments and testing of CB as per OS Manual.	The ckt will remain in service though bus-1	PLANNED	Approved	20/Jun/2020 06:00	20/Jun/2020 12:00	
552	RQ24705	OCC_171	sldcdv_sd	BAY	424 MAIN BAY - 400KV MANDOLA(PG)-BAWANA(DV) (DV) CKT-2 AT BAWANA(DV)	D	General maintenance of the bay equipments and testing of CB as per OS Manual.	The ckt will remain in service though bus-2	PLANNED	Approved	19/Jun/2020 06:00	19/Jun/2020 12:00	
553	RQ24702	OCC_171	sldcdv_sd	BAY	422 MAIN BAY - 400 KV MANDOLA(PG)-BAWANA(DV) (DV) CKT-1 AND 400KV BUS 2 AT BAWANA(DV)	D	General maintenance of the bay equipments and testing of CB as per OS Manual.	The ckt will remain in service though bus-1	PLANNED	Approved	18/Jun/2020 06:00	18/Jun/2020 12:00	
554	RQ24703	OCC_171	sldcdv_sd	BAY	421 MAIN BAY - 400KV MANDOLA(PG)-BAWANA(DV) (DV) CKT-1 AT BAWANA(DV)	D	General maintenance of the bay equipments and testing of CB as per OS Manual.	The ckt will remain in service though bus-2	PLANNED	Approved	17/Jun/2020 06:00	17/Jun/2020 12:00	
555	RQ24700	OCC_171	sldcdv_sd	BAY	419 MAIN BAY - 400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1 AND 400KV BUS 2 AT BAWANA(DV)	D	General maintenance of the bay equipments and testing of CB as per OS Manual.	The ckt will remain in service though bus-1	PLANNED	Approved	16/Jun/2020 06:00	16/Jun/2020 12:00	
556	RQ25277	OCC_171	sldcdv_sd	BAY	403 MAIN BAY - 400/118 KV 253 MVA GT 2 AT BAWANA CCGTB(DTL) (DTL)	C	Testing and 48 weekly PM of Bay 403 Equipments	Generator # 2 will be available through Bay 402.	PLANNED	Approved	15/Jun/2020 09:00	16/Jun/2020 18:00	
557	RQ24701	OCC_171	sldcdv_sd	BAY	418 MAIN BAY - 400KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1 AT BAWANA(DV)	D	General maintenance of the bay equipments and testing of CB as per OS Manual.	The ckt will remain in service though bus-2	PLANNED	Approved	15/Jun/2020 06:00	15/Jun/2020 12:00	
558	RQ25278	OCC_171	sldcdv_sd	BAY	402 TIE BAY - 400/11 KV 253 MVA GT 1 AT BAWANA CCGTB(DTL) (DTL) AND 400/118 KV 253 MVA GT 2 AT BAWANA CCGTB(DTL) AT 400 KV BAWANA CCGTB(DTL) (DTL)	C	Testing and 48 weekly PM of Bay 402 Equipments	Gas Turbine generator # 1 & 2 will be available Bay 401 & Bay 403	PLANNED	Approved	12/Jun/2020 09:00	13/Jun/2020 18:00	
559	RQ24698	OCC_171	sldcdv_sd	BAY	416 MAIN BAY - 400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1 AND 400KV BUS 2 AT BAWANA(DV)	D	General maintenance of the bay equipments and testing of CB as per OS Manual.	The ckt will remain in service though bus-1	PLANNED	Approved	12/Jun/2020 06:00	12/Jun/2020 12:00	

560	RQ24977	OCC_171	sldcdv_sd	BAY	413 MAIN BAY - 400/220 KV 315 MVA ICT 2 AT BAWANA(DV) AND 400KV BUS 2 AT BAWANA(DV)	D	General maintenance of bay equipments and CB testing as per OS manual.	413 bay is Main CB for ICT-II for Bus-II and ICT-II will remain in service through Bus-I	PLANNED	Approved	10/Jun/2020 06:00	10/Jun/2020 12:00	
561	RQ24975	OCC_171	sldcdv_sd	BAY	411 MAIN BAY - 400KV BUS 1 AT BAWANA(DV) AND FUTURE	D	General maintenance of bay equipments and CB testing as per OS manual.	411 bay is Main CB for ICT-II for Bus-I and ICT -II will remain in service through Bus-II	PLANNED	Approved	09/Jun/2020 06:00	09/Jun/2020 12:00	
562	RQ24976	OCC_171	sldcdv_sd	BAY	412 TIE BAY - 400/220 KV 315 MVA ICT 2 AT BAWANA(DV) AND FUTURE	D	General maintenance of bay equipments and CB testing as per OS manual.	412 bay is Tie CB for ICT-II and ICT-II will remain in service	PLANNED	Approved	09/Jun/2020 06:00	09/Jun/2020 12:00	
563	RQ25279	OCC_171	sldcdv_sd	BAY	401 MAIN BAY - 400/11 KV 253 MVA GT 1 AT BAWANA CCGTB(DTL) (DTL)	C	Testing and 48 weekly PM of Bay 401 Equipments	Gas Turbine generator # 1 shall remain in service through bay 402.	PLANNED	Approved	08/Jun/2020 09:00	09/Jun/2020 18:00	
564	RQ24972	OCC_171	sldcdv_sd	BAY	407 MAIN BAY - 400KV BUS 1 AT BAWANA(DV) AND FUTURE	D	General maintenance of bay equipments and CB testing as per OS manual.	407 bay is Main CB for ICT-III for Bus-I and ICT-III will remain in service through Bus-II	PLANNED	Approved	06/Jun/2020 06:00	06/Jun/2020 12:00	
565	RQ24689	OCC_171	sldcdv_sd	BAY	405 MAIN BAY - 400 KV BAWANA-MUNDKA (DV) CKT-2 AND 400KV BUS 2 AT BAWANA(DV)	D	General maintenance of the bay equipments and testing of CB as per OS Manual.	The ckt will remain in service though bus-2	PLANNED	Approved	05/Jun/2020 06:00	05/Jun/2020 12:00	
566	RQ24690	OCC_171	sldcdv_sd	BAY	404 MAIN BAY - 400 KV BAWANA-MUNDKA (DV) CKT-2 AND 400KV BUS 1 AT BAWANA(DV)	D	General maintenance of the bay equipments and testing of CB as per OS Manual.	The ckt will remain in service though bus-1	PLANNED	Approved	04/Jun/2020 06:00	04/Jun/2020 12:00	
567	RQ24691	OCC_171	sldcdv_sd	BAY	402 MAIN BAY - 400 KV BAWANA-MUNDKA (DV) CKT-1 AND 400KV BUS 2 AT BAWANA(DV)	D	General maintenance of the bay equipments and testing of CB as per OS Manual.	The ckt will remain in service though bus-1	PLANNED	Approved	03/Jun/2020 06:00	03/Jun/2020 12:00	
568	RQ24692	OCC_171	sldcdv_sd	BAY	401 MAIN BAY - 400 KV BAWANA-MUNDKA (DV) CKT-1 AND 400KV BUS 1 AT BAWANA(DV)	D	General maintenance of the bay equipments and testing of CB as per OS Manual.	he ckt will remain in service though bus-2	PLANNED	Approved	02/Jun/2020 06:00	02/Jun/2020 12:00	
569	RQ24706	OCC_171	sldcdv_sd	BAY	427 MAIN BAY - 400/220KV 315 MVA ICT 1 AT BAWANA(DV)	D	Tan delta testing of 315mva ict as per Os manual	load will be shared through ICT 2,3,4,5,6	PLANNED	Approved	01/Jun/2020 06:00	01/Jun/2020 12:00	Element to be read as Transformer instead of Bay, as per request of licensee.
570	RQ24684	OCC_171	stuup_sd	BAY	403 TRANSFER BUS BAY - 400KV BUS 3 AT PANKI(UP)	C	Replacement of 400kv B bus pantograph isolator of TBC Bay.		PLANNED	Approved	17/Jun/2020 08:00	21/Jun/2020 17:00	
571	RQ24762	OCC_171	stuup_sd	BAY	417 TIE BAY - 400KV ORAI-MAINPURI (UP) CKT-1 AND FUTURE AT ORAI(UP)	D	for maintenance of circuit breaker		PLANNED	Approved	16/Jun/2020 09:30	16/Jun/2020 18:00	
572	RQ25188	OCC_171	sldcrs_sd	BAY	408 TIE BAY - 63 MVAR BUS REACTOR NO 2 AT 400 KV KAWAI SCTPS(APR) AND 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2	D	Circuit Breaker Maintenance and Testing.		PLANNED	Approved	12/Jun/2020 08:00	12/Jun/2020 18:00	
573	RQ25192	OCC_171	sldcrs_sd	BAY	414 TIE BAY - 400KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1 AND FUTURE AT KAWAI SCTPS(APR)	C	Circuit Breaker Overhauling.		PLANNED	Approved	10/Jun/2020 08:00	11/Jun/2020 18:00	
574	RQ25193	OCC_171	sldcrs_sd	BAY	413 MAIN BAY - 400KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1 AT KAWAI SCTPS(APR)	C	Circuit Breaker Overhauling.		PLANNED	Approved	08/Jun/2020 08:00	09/Jun/2020 18:00	

575	RQ25022	OCC_171	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BALLABHGARH(PG)	D	For AMP works of ICT & 220 kv Bay equipments.		PLANNED	Approved	30/Jun/2020 08:00	30/Jun/2020 18:00	
576	RQ25023	OCC_171	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BALLABHGARH(PG)	D	For AMP works of ICT & 220 kv Bay equipments.		PLANNED	Approved	29/Jun/2020 08:00	29/Jun/2020 18:00	
577	RQ25208	OCC_171	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT CHAMBA(PG)	D	For connection of auxiliary transformer with ICT-II.		PLANNED	Approved	25/Jun/2020 10:00	25/Jun/2020 14:00	
578	RQ25024	OCC_171	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT GURGAON(PG)	C	For rectification of low BDV value in Oil of Cable Box & modification in cable box	along with its associated 400 kv (410) bay & 220 kv (210) bay AT GURGAON	PLANNED	Approved	22/Jun/2020 08:00	26/Jun/2020 18:00	Subject to Haryana consent.
579	RQ25013	OCC_171	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BASSI(PG)	D	RTV Coaing on 03 Nos. of BPIs		PLANNED	Approved	16/Jun/2020 09:00	16/Jun/2020 15:00	
580	RQ25382	OCC_171	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT FATEHABAD(PG)	C	Replacement of 52kv R-ph bushing due to tan delta violation.	Please Approve.	PLANNED	Approved	29/May/2020 10:00	31/May/2020 18:00	week of May, approved with revised dtaes.
581	RQ25284	OCC_171	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT WAGOORA(PG)	D	For AMP Works.		PLANNED	Approved	12/Jun/2020 09:00	12/Jun/2020 17:00	
582	RQ24870	OCC_171	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KANPUR(PG)	D	For Jumper Connection of ISO43089A after replacement of Isolator Under CERC Add Cap at Kanpur 400kv Substation.		PLANNED	Approved	11/Jun/2020 09:00	11/Jun/2020 14:00	
583	RQ25285	OCC_171	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT WAGOORA(PG)	D	For AMP Works.		PLANNED	Approved	11/Jun/2020 09:00	11/Jun/2020 17:00	
584	RQ25206	OCC_171	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT HAMIRPUR(PG)	D	For Connection of Tertiary Transformer wth ICT-3.		PLANNED	Approved	10/Jun/2020 10:00	10/Jun/2020 14:00	
585	RQ25286	OCC_171	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT WAGOORA(PG)	D	For AMP Works.		PLANNED	Approved	10/Jun/2020 09:00	10/Jun/2020 17:00	
586	RQ25025	OCC_171	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GURGAON(PG)	C	For rectification of low BDV value in Oil of Cable Box	along with its associated 400 kv (405) bay & 220 kv (207) bay AT GURGAON	PLANNED	Approved	10/Jun/2020 08:00	11/Jun/2020 18:00	Subject to Haryana consent.
587	RQ25281	OCC_171	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MALERKOTLA(PG)	D	For AMP Works.		PLANNED	Approved	09/Jun/2020 09:00	09/Jun/2020 17:30	
588	RQ25283	OCC_171	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT WAGOORA(PG)	D	For AMP Works.		PLANNED	Approved	09/Jun/2020 09:00	09/Jun/2020 17:00	
589	RQ25282	OCC_171	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MALERKOTLA(PG)	D	For AMP Works.		PLANNED	Approved	08/Jun/2020 09:00	08/Jun/2020 17:30	
590	RQ24869	OCC_171	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KANPUR(PG)	D	For Jumper opening of ISO43089A for replacement of Isolator Under CERC Add Cap at Kanpur 400kv Substation.		PLANNED	Approved	06/Jun/2020 08:00	06/Jun/2020 14:00	
591	RQ25019	OCC_171	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT SIKAR(PG)	D	Replacement of Porcelain Insulators with Polymer Insulators along with shutdown of 220 kv Bus-1 at 400 kv Sikar Substation		PLANNED	Approved	06/Jun/2020 08:00	06/Jun/2020 18:00	
592	RQ25017	OCC_171	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SIKAR(PG)	D	Replacement of Porcelain Insulators with Polymer Insulators along with shutdown of 220 kv Bus-1 at 400 kv Sikar Substation		PLANNED	Approved	05/Jun/2020 08:00	05/Jun/2020 18:00	
593	RQ25205	OCC_171	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KISHENPUR(PG)	D	For AMP Works.		PLANNED	Approved	04/Jun/2020 09:00	04/Jun/2020 18:00	
594	RQ25018	OCC_171	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SIKAR(PG)	D	Replacement of Porcelain Insulators with Polymer Insulators along with shutdown of 220 kv Bus-1 at 400 kv Sikar Substation		PLANNED	Approved	04/Jun/2020 08:00	04/Jun/2020 18:00	

595	RQ25014	OCC_171	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SIKAR(PG)	D	Replacement of Porcelain Insulators with Polymer Insulators along with shutdown of 220 kV Bus-2 at 400 kV Sikar Substation		PLANNED	Approved	03/Jun/2020 08:00	03/Jun/2020 18:00	
596	RQ25015	OCC_171	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SIKAR(PG)	D	Replacement of Porcelain Insulators with Polymer Insulators along with shutdown of 220 kV Bus-2 at 400 kV Sikar Substation		PLANNED	Approved	03/Jun/2020 08:00	03/Jun/2020 18:00	
597	RQ25016	OCC_171	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT SIKAR(PG)	D	Replacement of Porcelain Insulators with Polymer Insulators along with shutdown of 220 kV Bus-2 at 400 kV Sikar Substation		PLANNED	Approved	02/Jun/2020 08:00	02/Jun/2020 18:00	
598	RQ25020	OCC_171	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BALLABHGARH(PG)	D	For AMP works of ICT & 220 kv Bay equipments.		PLANNED	Approved	30/May/2020 08:00	30/May/2020 18:00	
599	RQ25026	OCC_171	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT JIND(PG)	D	FOR AMP WORK		PLANNED	Approved	29/May/2020 08:00	29/May/2020 18:00	
600	RQ25021	OCC_171	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BALLABHGARH(PG)	D	For AMP works of ICT & 220 kv Bay equipments.		PLANNED	Approved	28/May/2020 08:00	28/May/2020 18:00	
601	RQ25028	OCC_171	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SONIPAT(PG)	D	Testing of Bushings at High Temperature		PLANNED	Approved	26/May/2020 10:00	26/May/2020 14:00	
602	RQ25027	OCC_171	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT JIND(PG)	D	FOR AMP WORK		PLANNED	Approved	26/May/2020 08:00	26/May/2020 18:00	
603	RQ24559	OCC_171	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 3 AT MURADNAGAR_2(UP)	D	For testing and preventive maintenance		PLANNED	Approved	29/Jun/2020 10:00	29/Jun/2020 17:00	
604	RQ24731	OCC_171	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT AZAMGARH(UP)	D	For Routine testing and general maintenance		PLANNED	Approved	20/Jun/2020 10:00	20/Jun/2020 18:00	
605	RQ24716	OCC_171	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GR.NOIDA(UPC)	C	For Annual Maintenance & Testing work		PLANNED	Approved	19/Jun/2020 09:00	19/Jun/2020 13:00	
606	RQ24743	OCC_171	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 2 AT SULTANPUR(UP)	D	For routine bay maintenance		PLANNED	Approved	18/Jun/2020 10:00	18/Jun/2020 18:00	
607	RQ24714	OCC_171	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 3 AT MAU(UP)	D	For Tightening of complete bay, testing of relay panel and other maintenance work		PLANNED	Approved	18/Jun/2020 09:00	18/Jun/2020 18:00	
608	RQ24558	OCC_171	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MURADNAGAR_2(UP)	D	For testing and preventive maintenance		PLANNED	Approved	17/Jun/2020 10:00	17/Jun/2020 17:00	
609	RQ24709	OCC_171	stuup_sd	TRANSFORMER	400/220 KV 200 MVA ICT 2 AT AGRA SOUTH(UP)	D	for routine testing and maintenance		PLANNED	Approved	16/Jun/2020 08:00	17/Jun/2020 19:00	
610	RQ24744	OCC_171	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SULTANPUR(UP)	D	For routine bay maintenance		PLANNED	Approved	15/Jun/2020 10:00	15/Jun/2020 18:00	
611	RQ24555	OCC_171	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GR.NOIDA(UPC)	D	For repairing of R-phase standard isolator .In this shut down period load of substation will be feed through 2X500 MVA ICT III & IV and 315 MVA ICT Ist.		PLANNED	Approved	13/Jun/2020 10:00	13/Jun/2020 16:00	
612	RQ24722	OCC_171	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT ATATUR(UP)	C	For Annual Maintenance & Testing work		PLANNED	Approved	11/Jun/2020 08:00	11/Jun/2020 14:00	
613	RQ24556	OCC_171	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GR.NOIDA(UPC)	D	For repairing of B-phase standard isolator .In this shut down period load of substation will be feed through 2X500 MVA ICT III & IV and 315 MVA ICT IInd.		PLANNED	Approved	10/Jun/2020 10:00	10/Jun/2020 16:00	
614	RQ24749	OCC_171	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 2 AT SULTANPUR(UP)	D	For routine bay maintenance		PLANNED	Approved	09/Jun/2020 10:00	09/Jun/2020 18:00	
615	RQ24720	OCC_171	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT INDIRAPURAM(UP)	C	For Annual Maintenance & Testing work		PLANNED	Approved	09/Jun/2020 07:00	09/Jun/2020 14:00	

616	RQ24542	OCC_171	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT LUCKNOW(UP)	C	For attending oil leakage from conservator and checking of air cell for damages, along with replacement of PRV switch by M/S BHEL		PLANNED	Approved	08/Jun/2020 09:00	09/Jun/2020 18:00	
617	RQ24677	OCC_171	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PANKI(UP)	C	Replacement of old 400kv Line Iso, 220kv CB, 220kv Bus isolator		PLANNED	Approved	07/Jun/2020 08:00	13/Jun/2020 17:00	
618	RQ24549	OCC_171	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAREILLY(UP)	D	for L.A. replacement at 400kv side and preventive maintenance		PLANNED	Approved	06/Jun/2020 09:00	06/Jun/2020 17:00	
619	RQ24732	OCC_171	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT AZAMGARH(UP)	D	For Routine Maintenance of 500MVA ICT-I		PLANNED	Approved	05/Jun/2020 10:00	05/Jun/2020 18:00	
620	RQ24723	OCC_171	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DASNA(UP)	C	For Annual Maintenance & Testing work		PLANNED	Approved	05/Jun/2020 08:00	05/Jun/2020 13:00	
621	RQ24619	OCC_171	sterlite_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT PATRAN(PATR)	D	For Amp work.		PLANNED	Approved	27/Jun/2020 08:00	27/Jun/2020 18:00	
622	RQ24618	OCC_171	sterlite_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT PATRAN(PATR)	D	For Amp work.		PLANNED	Approved	26/Jun/2020 08:00	26/Jun/2020 18:00	
623	RQ24983	OCC_171	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAKHU(PS)	D	General Maintenance		PLANNED	Approved	15/Jun/2020 08:00	15/Jun/2020 18:00	
624	RQ24984	OCC_171	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAKHU(PS)	D	General Maintenance		PLANNED	Approved	11/Jun/2020 08:00	11/Jun/2020 18:00	
625	RQ24985	OCC_171	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MUKTSAR(PS)	D	General Maintenance		PLANNED	Approved	08/Jun/2020 08:00	08/Jun/2020 18:00	
626	RQ25127	OCC_171	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HINDAUN(RS)	D	Quarterly/Half yearly Maintenance work		PLANNED	Approved	26/Jun/2020 08:00	26/Jun/2020 18:00	
627	RQ25137	OCC_171	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BARMER(RS)	D	Maintenance work		PLANNED	Approved	25/Jun/2020 08:00	25/Jun/2020 18:00	
628	RQ25133	OCC_171	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BARMER(RS)	D	Maintenance work		PLANNED	Approved	24/Jun/2020 08:00	24/Jun/2020 18:00	
629	RQ25143	OCC_171	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT KANKANI(RS)	D	Preventive maintenance Work		PLANNED	Approved	22/Jun/2020 08:00	22/Jun/2020 18:00	
630	RQ25126	OCC_171	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HINDAUN(RS)	D	Quarterly/Half yearly Maintenance work		PLANNED	Approved	19/Jun/2020 08:00	19/Jun/2020 18:00	
631	RQ25132	OCC_171	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT RATANGARH(RS)	D	Maintenance work		PLANNED	Approved	19/Jun/2020 08:00	19/Jun/2020 18:00	
632	RQ25129	OCC_171	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT RATANGARH(RS)	D	Maintenance work		PLANNED	Approved	18/Jun/2020 08:00	18/Jun/2020 18:00	
633	RQ25138	OCC_171	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT CHITTORGARH(RS)	C	FOR MAINTENANCE WORK		PLANNED	Approved	18/Jun/2020 08:00	19/Jun/2020 18:00	
634	RQ25128	OCC_171	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT RATANGARH(RS)	D	Maintenance work		PLANNED	Approved	17/Jun/2020 08:00	17/Jun/2020 18:00	
635	RQ25147	OCC_171	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT HEERAPURA(RS)	D	Quarterly maintenance of 220 KV side bay Equipments		PLANNED	Approved	17/Jun/2020 08:00	17/Jun/2020 18:00	
636	RQ25134	OCC_171	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BIKANER(RS)	D	Routine Bay Maintenance Work		PLANNED	Approved	16/Jun/2020 08:00	16/Jun/2020 18:00	
637	RQ25144	OCC_171	sldcrs_sd	TRANSFORMER	400/220 KV 250 MVA ICT 3 AT HEERAPURA(RS)	D	Quarterly maintenance of 220 KV side bay Equipments		PLANNED	Approved	16/Jun/2020 08:00	16/Jun/2020 18:00	
638	RQ25145	OCC_171	sldcrs_sd	TRANSFORMER	400/220 KV 250 MVA ICT 2 AT HEERAPURA(RS)	D	Quarterly maintenance of 220 KV side bay Equipments		PLANNED	Approved	15/Jun/2020 08:00	15/Jun/2020 18:00	
639	RQ25136	OCC_171	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT JODHPUR(RS)	D	2nd Quarterly maintenance work		PLANNED	Approved	12/Jun/2020 08:00	12/Jun/2020 18:00	
640	RQ25146	OCC_171	sldcrs_sd	TRANSFORMER	400/220 KV 250 MVA ICT 1 AT HEERAPURA(RS)	D	Quarterly maintenance of 220 KV side bay Equipments		PLANNED	Approved	12/Jun/2020 08:00	12/Jun/2020 18:00	
641	RQ25123	OCC_171	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AJMER(RS)	D	MAINTENANCE & TESTING WORK OF BAY EQUIPMENTS & TRANSFORMER		PLANNED	Approved	11/Jun/2020 08:00	12/Jun/2020 18:00	

642	RQ25140	OCC_171	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT HEERAPURA(RS)	D	Quarterly maintenance of 400 KV side bay Equipments & Transformer		PLANNED	Approved	11/Jun/2020 08:00	11/Jun/2020 18:00	
643	RQ25142	OCC_171	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BABAI(RS)	D	Half Yearly Maintenance		PLANNED	Approved	11/Jun/2020 08:00	11/Jun/2020 18:00	
644	RQ25124	OCC_171	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BABAI(RS)	D	Half Yearly Maintenance		PLANNED	Approved	10/Jun/2020 08:00	10/Jun/2020 18:00	
645	RQ25125	OCC_171	sldcrs_sd	TRANSFORMER	400/220 KV 250 MVA ICT 3 AT HEERAPURA(RS)	D	Quarterly maintenance of 400 KV side bay Equipments & Transformer		PLANNED	Approved	10/Jun/2020 08:00	10/Jun/2020 18:00	
646	RQ25131	OCC_171	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JODHPUR(RS)	D	2nd Quarterly maintenance work		PLANNED	Approved	10/Jun/2020 08:00	11/Jun/2020 18:00	
647	RQ25130	OCC_171	sldcrs_sd	TRANSFORMER	400/220 KV 250 MVA ICT 2 AT HEERAPURA(RS)	D	Quarterly maintenance of 400 KV side bay Equipments & Transformer		PLANNED	Approved	09/Jun/2020 08:00	09/Jun/2020 18:00	
648	RQ25135	OCC_171	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BIKANER(RS)	D	Routine Bay Maintenance Work		PLANNED	Approved	08/Jun/2020 08:00	08/Jun/2020 18:00	
649	RQ25139	OCC_171	sldcrs_sd	TRANSFORMER	400/220 KV 250 MVA ICT 1 AT HEERAPURA(RS)	D	Quarterly maintenance of 400 KV side bay Equipments & Transformer		PLANNED	Approved	08/Jun/2020 08:00	08/Jun/2020 18:00	
650	RQ25122	OCC_171	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT RAMGARH(RS)	D	Maintenance work		PLANNED	Approved	07/Jun/2020 08:00	07/Jun/2020 18:00	
651	RQ25141	OCC_171	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT RAMGARH(RS)	D	Quarterly Maintenance by RRVPN		PLANNED	Approved	06/Jun/2020 08:00	06/Jun/2020 18:00	
652	RQ24664	OCC_171	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT DHANODA(HV)	D	Replacement of HV/EF, O/C relay in place of defective relay by M&P.		PLANNED	Approved	17/Jun/2020 13:00	17/Jun/2020 17:00	
653	RQ24663	OCC_171	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DHANODA(HV)	D	Replacement of HV/EF, O/C relay in place of defective relay by M&P.		PLANNED	Approved	17/Jun/2020 09:00	17/Jun/2020 13:00	
654	RQ24578	OCC_171	sldchr_sd	TRANSFORMER	400/220 KV 250 MVA ICT 2 AT NAWADA(HV)	D	For M & P testing /General Maintenance of Transformer and allied equipment	250 MVA 400/220/33KV ICT-II, TIE-II	PLANNED	Approved	11/Jun/2020 10:00	11/Jun/2020 16:00	
655	RQ24579	OCC_171	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NAWADA(HV)	D	For M & P testing /General Maintenance of Transformer and allied equipment	315 MVA 400/220/33KV ICT-I, TIE-I	PLANNED	Approved	10/Jun/2020 10:00	10/Jun/2020 16:00	
656	RQ24577	OCC_171	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT NAWADA(HV)	D	For M & P testing /General Maintenance of Transformer and allied equipment	315 MVA 400/220/33KV ICT-III, TIE-III	PLANNED	Approved	01/Jun/2020 10:00	01/Jun/2020 18:00	
657	RQ25368	OCC_171	sterlite_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT SOHNA ROAD (STERLITE)	C	Air cell replacement & Oil Filtration		PLANNED	Approved	15/Jun/2020 08:00	18/Jun/2020 18:00	Subject to Haryana consent.
658	RQ25369	OCC_171	sterlite_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT SOHNA ROAD (STERLITE)	D	Radiator replacement & oil filling		PLANNED	Approved	11/Jun/2020 08:00	12/Jun/2020 18:00	
659	RQ24645	OCC_171	sldcuk_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KASHIPUR(UK)	D	External cleaning of radiators, cleaning of all bushing,electrical checking /testing of pressure relieve device ,buckholz relay,OLTC surge relay/checking of alarm/trip and checking/replacement of the gaskets of the terminal box,marshalling box of transformer/reactor and OLTC,checking /testing pf buckholz relay by oil draining and checking of all remote indications.		PLANNED	Approved	11/Jun/2020 09:00	11/Jun/2020 17:00	

660	RQ24590	OCC_171	sldcuk_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KASHIPUR(UK)	C	external checking of radiators, cleaning of bushings, electrical checking/testing of PRD , buchholz relay, oltc surge relay/checking of alarm/trip and checking/replacements of gaskets of the terminal ,marshalling boxes of transformer /reactor and oltc		PLANNED	Approved	11/Jun/2020 09:00	11/Jun/2020 17:00	
661	RQ24644	OCC_171	sldcuk_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KASHIPUR(UK)	D	External cleaning of radiators, cleaning of all bushing, electrical checking /testing of pressure relieve device , buckholz relay, OLTC surge relay/checking of alarm/trip and checking/replacement of the gaskets of the terminal box, marshalling box of transformer/reactor and OLTC, checking /testing pf buckholz relay by oil draining and checking of all remote indications.		PLANNED	Approved	10/Jun/2020 09:00	10/Jun/2020 17:00	
662	RQ24589	OCC_171	sldcuk_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KASHIPUR(UK)	C	external checking of radiators, cleaning of bushings, electrical checking/testing of PRD , buchholz relay, oltc surge relay/checking of alarm/trip and checking/replacements of gaskets of the terminal ,marshalling boxes of transformer /reactor and oltc		PLANNED	Approved	10/Jun/2020 09:00	10/Jun/2020 17:00	
663	RQ24588	OCC_171	sldcuk_sd	TRANSFORMER	400/220 KV 240 MVA ICT 1 AT RISHIKESH(UK)	C	for attending oil seepage from OSR relay		PLANNED	Approved	09/Jun/2020 10:00	09/Jun/2020 14:00	
664	RQ24741	OCC_171	sldcdv_sd	TRANSFORMER	400/11 KV 253 MVA GT 1 AT BAWANA CCGTB(DTL)	C	testing and 48 weekly PM of Generator Transformer GTGT#1	Generator transformer of Gas turbine Generator #1	PLANNED	Approved	10/Jun/2020 06:00	11/Jun/2020 17:00	
665	RQ25381	OCC_171	sldcdv_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BAMNOLI(DV)	D	for tan delta testing and annual maintenance and as per PMS	load shall be shared by 500MVA -III, 315MVA ICT-I & IV	PLANNED	Approved	26/May/2020 08:00	26/May/2020 18:00	
666	RQ25274	OCC_171	dadri_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DADRI(NT)	D	Shutdown required to replace fire protection deluge valve.		PLANNED	Approved	27/May/2020 09:00	27/May/2020 18:00	
667	RQ25273	OCC_171	dadri_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT DADRI(NT)	D	Shutdown required for transformer deluge valve replacement.	Shutdown required to replace fire protection deluge valve.	PLANNED	Approved	25/May/2020 09:00	25/May/2020 18:00	
668	RQ25207	OCC_171	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DEHAR(BB)	D	For AMP of 400 and 220 KV Bays and Transformer. Putting spare transformer in service.		PLANNED	Approved	26/May/2020 09:00	27/May/2020 18:00	
669	RQ24827	OCC_171	cpcc3_sd	AC TRANSMISSION LINE	220 KV AURAIYA(NT)-SIKANDRA(UP) (PG) CKT-2	D	AMP of Line Bay Equipment at Agra(PG) Substation.		PLANNED	Approved	30/Jun/2020 08:00	30/Jun/2020 18:00	
670	RQ24826	OCC_171	cpcc3_sd	AC TRANSMISSION LINE	220 KV AURAIYA(NT)-SIKANDRA(UP) (PG) CKT-1	D	AMP of Line Bay Equipment at Agra(PG) Substation.		PLANNED	Approved	29/Jun/2020 08:00	29/Jun/2020 18:00	
671	RQ24838	OCC_171	cpcc3_sd	AC TRANSMISSION LINE	220 KV ALLAHABAD(PG)-ALLAHABADREWABAD(UP) (PG) CKT-1	C	For Diversion work due to infringement of DFCCIL Rail Track. Route map attached		PLANNED	Approved	22/Jun/2020 08:00	28/Jun/2020 18:00	Subject to UPconsent.

672	RQ24839	OCC_171	cpcc3_sd	AC TRANSMISSION LINE	220 KV ALLAHABAD(PG)- ALLAHABADREWABAD(UP) (PG) CKT-2	C	For Diversion work due to infringement of DFCCIL Rail Track. Route map attached		PLANNED	Approved	22/Jun/2020 08:00	28/Jun/2020 18:00	Subject to UP consent.
673	RQ24822	OCC_171	cpcc3_sd	AC TRANSMISSION LINE	220 KV AGRA(PG)- BHARATPUR(RS) (PG) CKT-1	D	AMP of Line Bay Equipment at Agra(PG) Substation.		PLANNED	Approved	17/Jun/2020 08:00	17/Jun/2020 18:00	
674	RQ25209	OCC_171	cpcc2_sd	AC TRANSMISSION LINE	220 KV CHAMERA_3(NH)- CHAMBA(PG) (PG) CKT-1	D	For replacement of defective OPGW in section 7-8.		PLANNED	Approved	12/Jun/2020 09:00	13/Jun/2020 18:00	
675	RQ24821	OCC_171	cpcc3_sd	AC TRANSMISSION LINE	220 KV KANPUR(PG)- UNCHAHAHAR(NT) (PG) CKT-4	D	S/D required to attend defects like missing/loose cotter bolts & cotter pins at angle tower location 107.(Photograph enclosed).		PLANNED	Approved	12/Jun/2020 08:00	12/Jun/2020 18:00	
676	RQ24820	OCC_171	cpcc3_sd	AC TRANSMISSION LINE	220 KV KANPUR(PG)- UNCHAHAHAR(NT) (PG) CKT-3	D	S/D required to attend defects like missing/loose cotter bolts & cotter pins at angle tower location 138.(Photograph enclosed).		PLANNED	Approved	11/Jun/2020 08:00	11/Jun/2020 18:00	
677	RQ24816	OCC_171	cpcc3_sd	AC TRANSMISSION LINE	220 KV PITHORAGARH(PG)- BAREILLY(UP) (PG) CKT-1	D	AMP OF LINE EQUIPMENTS (CT, CVT, LA ETC.) at pithoragarh Substation.		PLANNED	Approved	27/May/2020 08:00	27/May/2020 18:00	To be preponed in May, approved with revised dates.
678	RQ25012	OCC_171	cpcc1_sd	AC TRANSMISSION LINE	220 KV SIKAR(PG)-SIKAR(RS) (PG) CKT-2	D	Replacement of Porcelain Insulators with Polymer Insulators in 220 kv Switchyard of 400 kv Sikar Substation		PLANNED	Approved	09/Jun/2020 14:00	09/Jun/2020 19:00	
679	RQ24928	OCC_171	cpcc1_sd	AC TRANSMISSION LINE	220 KV RAPS_B(NP)- CHITTORGARH(RS) (PG) CKT-2	D	FOR AMP WORK	Jumper drop correction at loc.no. 171& 184	PLANNED	Approved	09/Jun/2020 08:00	09/Jun/2020 18:00	
680	RQ24819	OCC_171	cpcc3_sd	AC TRANSMISSION LINE	220 KV KANPUR(PG)- UNCHAHAHAR(NT) (PG) CKT-2	D	S/D required to attend defects like missing/loose cotter bolts & cotter pins at angle tower location 64.(Photograph enclosed).		PLANNED	Approved	09/Jun/2020 08:00	09/Jun/2020 18:00	
681	RQ25011	OCC_171	cpcc1_sd	AC TRANSMISSION LINE	220 KV SIKAR(PG)-SIKAR(RS) (PG) CKT-1	D	Replacement of Porcelain Insulators with Polymer Insulators in 220 kv Switchyard of 400 kv Sikar Substation		PLANNED	Approved	09/Jun/2020 08:00	09/Jun/2020 14:00	
682	RQ24550	OCC_171	stuup_sd	AC TRANSMISSION LINE	220 KV TANAKPUR(NH)- CBGANJ(UP) (PG) CKT-1	C	Reorientation of 220 kv bay at 220 kv substation C BGanj		PLANNED	Approved	08/Jun/2020 09:00	11/Jun/2020 17:00	
683	RQ25222	OCC_171	sldcrs_sd	AC TRANSMISSION LINE	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-2	D	Quarterly Maintenance by RRVN		PLANNED	Approved	08/Jun/2020 09:00	08/Jun/2020 15:30	Subject to PGCIL consent
684	RQ24927	OCC_171	cpcc1_sd	AC TRANSMISSION LINE	220 KV ANTA(NT)- SAWAIMADHOPUR(RS) (PG) CKT- 1	D	Insulator cleaning at loc. No. 184 & 261		PLANNED	Approved	08/Jun/2020 08:00	08/Jun/2020 18:00	
685	RQ24818	OCC_171	cpcc3_sd	AC TRANSMISSION LINE	220 KV KANPUR(PG)- UNCHAHAHAR(NT) (PG) CKT-1	D	S/D required to attend defects like missing/loose cotter bolts & cotter pins at angle tower location 84 and 120.(Photograph enclosed).		PLANNED	Approved	08/Jun/2020 08:00	08/Jun/2020 18:00	
686	RQ24947	OCC_171	cpcc3_sd	AC TRANSMISSION LINE	220 KV AURAIYA(NT)- SIKANDRA(UP) (PG) CKT-1	D	Stringing Work of underpassing Jawahar TPS to Firozabad 400 D/C Quad Line between Loc. No. 40-41. This S/D require for Evacuation of power from Jawahar TPS. Line Sketch enclosed.		PLANNED	Approved	08/Jun/2020 08:00	09/Jun/2020 18:00	

687	RQ24948	OCC_171	cpcc3_sd	AC TRANSMISSION LINE	220 KV AURAIYA(NT)-SIKANDRA(UP) (PG) CKT-2	D	Stringing Work of underpassing Jawahar TPS to Firozabad 400 D/C Quad Line between Loc. No. 40-41. This S/D require for Evacuation of power from Jawahar TPS. Line Sketch enclosed.		PLANNED	Approved	08/Jun/2020 08:00	09/Jun/2020 18:00	
688	RQ25280	OCC_171	salal_sd	AC TRANSMISSION LINE	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-2	D	Replacement of conductor from CB to Line Isolator.		PLANNED	Approved	07/Jun/2020 10:00	07/Jun/2020 14:00	
689	RQ25239	OCC_171	faridabad_sd	AC TRANSMISSION LINE	220 KV FARIDABAD(NT)-SAMAYPUR(BB) (PG) CKT-2	C	2 days Line SD for Annual Testing & maintenace of bay equipments		PLANNED	Approved	03/Jun/2020 09:00	04/Jun/2020 18:00	
690	RQ25010	OCC_171	cpcc1_sd	AC TRANSMISSION LINE	220 KV SIKAR(PG)-SIKAR(RS) (PG) CKT-2	D	Replacement of Porcelain Insulators with Polymer Insulators in 220 kV Switchyard of 400 kV Sikar Substation		PLANNED	Approved	01/Jun/2020 15:00	01/Jun/2020 19:00	
691	RQ25287	OCC_171	salal_sd	AC TRANSMISSION LINE	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-4	D	Replacement of Clamp of Line Isolator		PLANNED	Approved	01/Jun/2020 10:00	01/Jun/2020 14:00	
692	RQ25238	OCC_171	faridabad_sd	AC TRANSMISSION LINE	220 KV FARIDABAD(NT)-SAMAYPUR(BB) (PG) CKT-1	C	2 days Line SD for Annual Testing & maintenace of bay equipments		PLANNED	Approved	01/Jun/2020 09:00	02/Jun/2020 18:00	
693	RQ25009	OCC_171	cpcc1_sd	AC TRANSMISSION LINE	220 KV SIKAR(PG)-SIKAR(RS) (PG) CKT-1	D	Replacement of Porcelain Insulators with Polymer Insulators in 220 kV Switchyard of 400 kV Sikar Substation		PLANNED	Approved	01/Jun/2020 08:00	01/Jun/2020 15:00	
694	RQ25237	OCC_171	faridabad_sd	AC TRANSMISSION LINE	220 KV FARIDABAD(NT)-PALLA(HV) (PG) CKT-2	C	2 days Line SD for Annual Testing & maintenace of bay equipments		PLANNED	Approved	28/May/2020 09:00	29/May/2020 18:00	
695	RQ25236	OCC_171	faridabad_sd	AC TRANSMISSION LINE	220 KV FARIDABAD(NT)-PALLA(HV) (PG) CKT-1	C	2 days Line SD for Annual Testing & maintenace of bay equipments		PLANNED	Approved	26/May/2020 09:00	27/May/2020 18:00	
696	RQ24926	OCC_171	cpcc1_sd	AC TRANSMISSION LINE	220 KV FARIDABAD(PG)-SAMAYPUR(BB) (PG) CKT-2	D	For AMP of bay equipments CB/CT/ISO/LA/CVT etc at SAMAI PUR end.		PLANNED	Approved	26/May/2020 08:00	26/May/2020 18:00	
697	RQ24929	OCC_171	cpcc1_sd	AC TRANSMISSION LINE	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1	D	Replacement of Flashover insulators at Loc 599, 600, 603, 617 & 649.	S/D may be avail from 20.05.2020to 21.05.20	PLANNED	Approved	25/May/2020 08:00	26/May/2020 18:00	
698	RQ24993	OCC_171	sldcdv_sd	AC TRANSMISSION LINE	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-2	D	for jumper tightening of critical towers and road crossing	load shall be managed by DTL	PLANNED	Approved	30/Jun/2020 05:00	30/Jun/2020 14:00	
699	RQ24632	OCC_171	sldcdv_sd	AC TRANSMISSION LINE	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-4	D	Tightening of all tension tower line.	tightening of all tension tower of line	PLANNED	Approved	27/Jun/2020 06:00	27/Jun/2020 12:00	
700	RQ24991	OCC_171	sldcdv_sd	AC TRANSMISSION LINE	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-2	D	for jumper tightening of critical towers and road crossing	load shall be managed by DTL	PLANNED	Approved	27/Jun/2020 05:00	27/Jun/2020 14:00	
701	RQ24631	OCC_171	sldcdv_sd	AC TRANSMISSION LINE	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-3	D	Tightening of all tension tower line.	tightening of all tension tower of line	PLANNED	Approved	25/Jun/2020 06:00	25/Jun/2020 12:00	
702	RQ24630	OCC_171	sldcdv_sd	AC TRANSMISSION LINE	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-2	D	Tightening of all tension tower line.	tightening of all tension tower of line	PLANNED	Approved	23/Jun/2020 06:00	23/Jun/2020 12:00	
703	RQ24989	OCC_171	sldcdv_sd	AC TRANSMISSION LINE	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-2	D	for jumper tightening of critical towers and road crossing	The load shall be managed by DTL	PLANNED	Approved	23/Jun/2020 05:00	23/Jun/2020 14:00	
704	RQ24629	OCC_171	sldcdv_sd	AC TRANSMISSION LINE	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-1	D	Tightening of all tension tower line.	tightening of all tension tower of line	PLANNED	Approved	21/Jun/2020 06:00	21/Jun/2020 12:00	
705	RQ24996	OCC_171	sldcdv_sd	AC TRANSMISSION LINE	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-1	D	for jumper tightening of critical towers and road crossing	load shall be managed by dtl	PLANNED	Approved	20/Jun/2020 05:00	20/Jun/2020 14:00	
706	RQ24995	OCC_171	sldcdv_sd	AC TRANSMISSION LINE	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-1	D	for jumper tightening of critical towers and road crossing	load shall be managed by dtl	PLANNED	Approved	17/Jun/2020 05:00	17/Jun/2020 14:00	

707	RQ24994	OCC_171	sldcdv_sd	AC TRANSMISSION LINE	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-1	D	for jumper tightening of critical towers and road crossing	load shall be managed by DTL	PLANNED	Approved	13/Jun/2020 05:00	13/Jun/2020 14:00	
708	RQ24992	OCC_171	sldcdv_sd	AC TRANSMISSION LINE	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-1	D	for jumper tightening of critical towers and road crossing	load shall be managed by DTL	PLANNED	Approved	10/Jun/2020 05:00	10/Jun/2020 14:00	
709	RQ24990	OCC_171	sldcdv_sd	AC TRANSMISSION LINE	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-1	D	for jumper tightening of critical towers and road crossing	load shall be managed by DTL	PLANNED	Approved	06/Jun/2020 05:00	06/Jun/2020 14:00	
710	RQ24988	OCC_171	sldcdv_sd	AC TRANSMISSION LINE	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-1	D	for jumper tightening of critical towers and road crossing	The load shall be managed by DTL	PLANNED	Approved	03/Jun/2020 05:00	03/Jun/2020 14:00	
711	RQ25345	OCC_171	cpcc1_sd	AC TRANSMISSION LINE	220 KV BADARPUR(NT)-SARITA VIHAR(DV) (DTL) CKT-1	D	OPGW laying shall be started in this line under Reliable Communication package (Auto Reclose off)		PLANNED	Approved	01/Jun/2020 08:00	30/Jun/2020 18:00	
712	RQ25348	OCC_171	cpcc1_sd	AC TRANSMISSION LINE	220 KV MAHARANIBAGH(PG)-LODHIROAD(DV) (DTL) CKT-1	D	OPGW laying shall be started in this line under Reliable Communicatio		PLANNED	Approved	01/Jun/2020 08:00	30/Jun/2020 18:00	
713	RQ25349	OCC_171	cpcc1_sd	AC TRANSMISSION LINE	220 KV MAHARANIBAGH(PG)-LODHIROAD(DV) (DTL) CKT-2	D	OPGW laying shall be started in this line under Reliable Communication package (Auto Reclose off)		PLANNED	Approved	01/Jun/2020 08:00	30/Jun/2020 18:00	
714	RQ25350	OCC_171	cpcc1_sd	AC TRANSMISSION LINE	220 KV MAHARANIBAGH(PG)-SARITA VIHAR(DV) (DTL) CKT-1	D	OPGW laying shall be started in this line under Reliable Communication package (Auto Reclose off)		PLANNED	Approved	01/Jun/2020 08:00	30/Jun/2020 18:00	
715	RQ25351	OCC_171	cpcc1_sd	AC TRANSMISSION LINE	220 KV BADARPUR(NT)-OKHLA(DV) (DTL) CKT-1	D	OPGW laying shall be started in this line under Reliable Communication package (Auto Reclose off)		PLANNED	Approved	01/Jun/2020 08:00	30/Jun/2020 18:00	
716	RQ25235	OCC_171	sldcrs_sd	AC TRANSMISSION LINE	220 KV RAPS_A(NP)-SAKATPURA(RS) (RS) CKT-2	D	QUARTERLY Bay MAINTENANCE & testing WORK		PLANNED	Approved	26/Jun/2020 08:00	26/Jun/2020 18:00	
717	RQ25234	OCC_171	sldcrs_sd	AC TRANSMISSION LINE	220 KV RAPS_A(NP)-SAKATPURA(RS) (RS) CKT-1	D	QUARTERLY Bay MAINTENANCE & testing WORK		PLANNED	Approved	25/Jun/2020 08:00	25/Jun/2020 18:00	
718	RQ25221	OCC_171	sldcrs_sd	AC TRANSMISSION LINE	220 KV ANTA(NT)-SAKATPURA(RS) (RS) CKT-1	D	QUARTERLY Bay MAINTENANCE & testing WORK		PLANNED	Approved	19/Jun/2020 08:00	19/Jun/2020 18:00	
719	RQ25223	OCC_171	sldcrs_sd	AC TRANSMISSION LINE	220 KV BHARATPUR(RS)-SIKANDRA(UP) (RS) CKT-1	C	For earth wire replacement and maintenance of line and bay at 220KV GSS RVPN, Bharatpur		PLANNED	Approved	15/Jun/2020 08:00	21/Jun/2020 18:00	Subject to PGCIL & UPPTCL consent
720	RQ25328	OCC_171	cpcc1_sd	AC TRANSMISSION LINE	220 KV JAIPUR SOUTH(PG)-SEZJAIPUR(RS) (RS) CKT-1	D	For AMP works & Bay equipment's at Jaipur(S)		PLANNED	Approved	12/Jun/2020 08:00	12/Jun/2020 18:00	
721	RQ25326	OCC_171	cpcc1_sd	AC TRANSMISSION LINE	220 KV JAIPUR SOUTH(PG)-VATIKA(RS) (RS) CKT-2	D	For AMP works & Bay equipment's at Jaipur(S)		PLANNED	Approved	10/Jun/2020 08:00	10/Jun/2020 18:00	
722	RQ25325	OCC_171	cpcc1_sd	AC TRANSMISSION LINE	220 KV JAIPUR SOUTH(PG)-VATIKA(RS) (RS) CKT-1	D	For AMP works & Bay equipment's at Jaipur(S).		PLANNED	Approved	08/Jun/2020 08:00	08/Jun/2020 18:00	
723	RQ25327	OCC_171	cpcc1_sd	AC TRANSMISSION LINE	220 KV JAIPUR SOUTH(PG)-CHAKSU(RS) (RS) CKT-1	D	For AMP works & Bay equipment's at Jaipur(S)		PLANNED	Approved	05/Jun/2020 08:00	05/Jun/2020 18:00	
724	RQ25329	OCC_171	cpcc1_sd	AC TRANSMISSION LINE	220 KV JAIPUR SOUTH(PG)-GONER(RS) (RS) CKT-1	D	For AMP works & Bay equipment's at Jaipur(S)		PLANNED	Approved	04/Jun/2020 08:00	04/Jun/2020 18:00	
725	RQ25007	OCC_171	cpcc1_sd	AC TRANSMISSION LINE	220 KV RATANGARH(RS)-SIKAR(PG) (RS) CKT-1	D	Replacement of Porcelain Insulators with Polymer Insulators in 220 kV Switchyard of 400 kV Sikar Substation		PLANNED	Approved	02/Jun/2020 14:00	02/Jun/2020 19:00	
726	RQ25008	OCC_171	cpcc1_sd	AC TRANSMISSION LINE	220 KV RATANGARH(RS)-SIKAR(PG) (RS) CKT-2	D	Replacement of Porcelain Insulators with Polymer Insulators in 220 kV Switchyard of 400 kV Sikar Substation		PLANNED	Approved	02/Jun/2020 08:00	02/Jun/2020 14:00	
727	RQ25354	OCC_171	cpcc1_sd	AC TRANSMISSION LINE	220 KV CHITTORGARH-DEBARI (RS) CKT-1	D	OPGW laying shall be started in this line under Reliable Communication package (Auto Reclose off)		PLANNED	Approved	01/Jun/2020 08:00	30/Jun/2020 18:00	

728	RQ25225	OCC_171	sldcrs_sd	AC TRANSMISSION LINE	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2	D	Bay maintenance work & tree trimming work		PLANNED	Approved	25/Jun/2020 08:00	25/Jun/2020 18:00	
729	RQ25224	OCC_171	sldcrs_sd	AC TRANSMISSION LINE	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1	D	Bay maintenance work & tree trimming work		PLANNED	Approved	24/Jun/2020 08:00	24/Jun/2020 18:00	
730	RQ25218	OCC_171	sldcrs_sd	AC TRANSMISSION LINE	220 KV HISSAR(BB)-CHIRAWA(RS) (BB) CKT-1	D	for quarterly /Half yearly maintenance work		PLANNED	Approved	19/Jun/2020 08:00	19/Jun/2020 18:00	
731	RQ24961	OCC_171	sldcps_sd	AC TRANSMISSION LINE	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-1	D	Tightening of Jumpers of Deadend Towers, Disc Cleaning & Tree Cutting		PLANNED	Approved	18/Jun/2020 08:00	18/Jun/2020 18:00	
732	RQ25346	OCC_171	cpcc1_sd	AC TRANSMISSION LINE	220 KV BALLABHGARH(BB)-BADARPUR(NT) (BB) CKT-1	D	Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW rectification works		PLANNED	Approved	01/Jun/2020 08:00	30/Jun/2020 18:00	
733	RQ25347	OCC_171	cpcc1_sd	AC TRANSMISSION LINE	220 KV BALLABHGARH(BB)-BADARPUR(NT) (BB) CKT-2	D	Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW rectification works		PLANNED	Approved	01/Jun/2020 08:00	30/Jun/2020 18:00	
734	RQ25352	OCC_171	cpcc1_sd	AC TRANSMISSION LINE	220 KV PANIPAT-DHULKOTE (BB) CKT-1	D	OPGW laying shall be started in this line under Reliable Communication package (Auto Reclose off)		PLANNED	Approved	01/Jun/2020 08:00	30/Jun/2020 18:00	
735	RQ25353	OCC_171	cpcc1_sd	AC TRANSMISSION LINE	220 KV PANIPAT-DHULKOTE (BB) CKT-2	D	OPGW laying shall be started in this line under Reliable Communication package (Auto Reclose off)		PLANNED	Approved	01/Jun/2020 08:00	30/Jun/2020 18:00	
736	RQ25149	OCC_171	bbmb_sd	AC TRANSMISSION LINE	220 KV GANGUWAL-DHULKOTE (BB) CKT-2	D	Mtc of line and S/S equipments		PLANNED	Approved	27/May/2020 08:00	27/May/2020 18:00	
737	RQ25148	OCC_171	bbmb_sd	AC TRANSMISSION LINE	220 KV GANGUWAL-DHULKOTE (BB) CKT-1	D	Mtc of line and Sub station equipment		PLANNED	Approved	26/May/2020 08:00	26/May/2020 18:00	
738	RQ25322	OCC_171	cpcc2_sd	AC TRANSMISSION LINE	220 KV WAGOORA(PG)-PAMPORE(PDD) (PDD JK) CKT-1	D	For AMP Works.		PLANNED	Approved	23/Jun/2020 09:00	23/Jun/2020 17:00	
739	RQ24606	OCC_171	sterlite_sd	AC TRANSMISSION LINE	220 KV AMARGARH(NRSS XXIX)-DELINA(PDD) (PDD JK) CKT-2	D	For Amp work.		PLANNED	Approved	18/Jun/2020 08:00	18/Jun/2020 18:00	
740	RQ24605	OCC_171	sterlite_sd	AC TRANSMISSION LINE	220 KV AMARGARH(NRSS XXIX)-DELINA(PDD) (PDD JK) CKT-1	D	For Amp work.		PLANNED	Approved	17/Jun/2020 08:00	17/Jun/2020 18:00	
741	RQ24608	OCC_171	sterlite_sd	AC TRANSMISSION LINE	220 KV AMARGARH(NRSS XXIX)-ZIANKOTE(JK) (PDD JK) CKT-2	D	For Amp work.		PLANNED	Approved	16/Jun/2020 08:00	16/Jun/2020 18:00	
742	RQ24607	OCC_171	sterlite_sd	AC TRANSMISSION LINE	220 KV AMARGARH(NRSS XXIX)-ZIANKOTE(JK) (PDD JK) CKT-1	D	For Amp work.		PLANNED	Approved	15/Jun/2020 08:00	15/Jun/2020 18:00	
743	RQ25216	OCC_171	sldcrs_sd	AC TRANSMISSION LINE	220 KV AGRA(PG)-SIKANDRA(UP) (PG) CKT-1	C	For earth wire replacement and maintenance of line		PLANNED	Approved	22/Jun/2020 08:00	28/Jun/2020 18:00	Subject to PGCIL & UPPTCL consent
744	RQ24562	OCC_171	stuup_sd	AC TRANSMISSION LINE	220 KV SARSAWAN(UP)-KHODRI(UK) (UP) CKT-1	D	looping chopping of trees in line corridor		PLANNED	Approved	18/Jun/2020 09:00	22/Jun/2020 18:00	Subject to Uttarakhand consent, to be availed on Daily basis.
745	RQ24829	OCC_171	cpcc3_sd	AC TRANSMISSION LINE	220 KV UNCHAHAR(NT)-RAEBAREILLY(PG) (UP) CKT-1	D	For AMP works of line bay equipments and relay testing at Raebareilly substation.		PLANNED	Approved	12/Jun/2020 08:00	12/Jun/2020 18:00	
746	RQ24747	OCC_171	stuup_sd	AC TRANSMISSION LINE	220 KV SULTANPUR(UP)-TANDA(NT) (UP) CKT-2	D	For routine bay maintenance		PLANNED	Approved	11/Jun/2020 10:00	11/Jun/2020 18:00	
747	RQ24561	OCC_171	stuup_sd	AC TRANSMISSION LINE	220 KV SAHARANPUR(UP)-KHODRI(UK) (UP) CKT-1	C	looping chopping of trees in line corridor		PLANNED	Approved	11/Jun/2020 09:00	15/Jun/2020 18:00	
748	RQ24751	OCC_171	stuup_sd	AC TRANSMISSION LINE	220 KV NAPP(NP)-SAMBHAL(UP) (UP) CKT-1	D	Lopping, chopping and cutting of trees, etc. (Daily basis).		PLANNED	Approved	08/Jun/2020 08:00	10/Jun/2020 18:00	

749	RQ24828	OCC_171	cpcc3_sd	AC TRANSMISSION LINE	220 KV RAEBAREILLY(PG)- BACHRAVAN(UP) (UP) CKT-1	D	For AMP works of line bay equipments and relay testing at Raebareli substation.		PLANNED	Approved	05/Jun/2020 08:00	05/Jun/2020 18:00	
750	RQ24941	OCC_171	cpcc3_sd	AC TRANSMISSION LINE	220 KV MAINPURI(PG)- FEROZABAD(UP) (UP) CKT-1	D	Stringing Work of LILO of 220kV Firozabad(220kV) - Agra(765kVPG) Line between Loc. No 02-03. This S/D require for Evacuation of power from JAwarah TPS. Line Sketch enclosed.		PLANNED	Approved	04/Jun/2020 08:00	04/Jun/2020 18:00	
751	RQ24648	OCC_171	stuup_sd	AC TRANSMISSION LINE	220 KV NARA(UP)-ROORKEE(UK) (UP) CKT-1	C	Attending hot spot and replacement of polymer		PLANNED	Approved	03/Jun/2020 10:00	04/Jun/2020 18:00	
752	RQ24964	OCC_171	sldcps_sd	AC TRANSMISSION LINE	220 KV NALLAGARH(PG)- MOHALI(PG) (PS) CKT-2	D	Tightening of nut bolts of jumpers, dampers , suspension clamps and cleaning of Disc insulators of Tower No 81 to 90		PLANNED	Approved	18/Jun/2020 08:00	18/Jun/2020 18:00	
753	RQ24963	OCC_171	sldcps_sd	AC TRANSMISSION LINE	220 KV NALLAGARH(PG)- MOHALI(PG) (PS) CKT-1	D	Tightening of nut bolts of jumpers, dampers , suspension clamps and cleaning of Disc insulators of Tower No 91 to 100		PLANNED	Approved	11/Jun/2020 08:00	11/Jun/2020 18:00	
754	RQ25330	OCC_171	cpcc1_sd	AC TRANSMISSION LINE	220 KV DUNI(RS)-JAIPUR SOUTH(PG) (RS) CKT-1	D	For AMP works & Bay equipment's at Jaipur(S)		PLANNED	Approved	15/Jun/2020 08:00	15/Jun/2020 18:00	
755	RQ25043	OCC_171	cpcc1_sd	BUS	220KV BUS 2 AT SIKAR(PG)	D	Replacement of Porcelain Insulators with Polymer Insulators in 220 kV Switchyard of 400 kV Sikar Substation		PLANNED	Approved	08/Jun/2020 08:00	08/Jun/2020 18:00	
756	RQ24851	OCC_171	cpcc3_sd	BUS	220KV BUS 2 AT FATEHPUR(PG)	D	For Connection of New Bus to existing Bus under Substation Extn Package SS-XXV. Approved by 39 standing committee at Fatehpur Substation.		PLANNED	Approved	05/Jun/2020 08:00	05/Jun/2020 18:00	
757	RQ24765	OCC_171	stuup_sd	BUS	220KV BUS 3 AT SOHAWAL(PG)	D	INTERCONNECTION/JUMPERING OF EQUIPMENTS OF 220KV GONDA-I BAY AT 400 KV PGCIL SOHAWAL in case shutdown of May-20 get rejected		PLANNED	Approved	05/Jun/2020 08:00	05/Jun/2020 16:00	
758	RQ25040	OCC_171	cpcc1_sd	BUS	220KV BUS 1 AT SIKAR(PG)	D	Replacement of Porcelain Insulators with Polymer Insulators in 220 kV Switchyard of 400 kV Sikar Substation		PLANNED	Approved	04/Jun/2020 08:00	07/Jun/2020 18:00	
759	RQ24764	OCC_171	stuup_sd	BUS	220KV BUS 2 AT SOHAWAL(PG)	D	INTERCONNECTION/JUMPERING OF EQUIPMENTS OF 220KV GONDA-I BAY AT 400 KV PGCIL SOHAWAL in case shutdown of May-20 get rejected		PLANNED	Approved	04/Jun/2020 08:00	04/Jun/2020 16:00	
760	RQ24850	OCC_171	cpcc3_sd	BUS	220KV BUS 1 AT FATEHPUR(PG)	D	For Connection of New Bus to existing Bus under Substation Extn Package SS-XXV. Approved by 39 standing committee at Fatehpur Substation.		PLANNED	Approved	03/Jun/2020 08:00	03/Jun/2020 18:00	
761	RQ25042	OCC_171	cpcc1_sd	BUS	220KV BUS 3 AT SIKAR(PG)	D	Replacement of Porcelain Insulators with Polymer Insulators in 220 kV Switchyard of 400 kV Sikar Substation		PLANNED	Approved	03/Jun/2020 08:00	03/Jun/2020 18:00	
762	RQ24763	OCC_171	stuup_sd	BUS	220KV BUS 1 AT SOHAWAL(PG)	D	INTERCONNECTION/JUMPERING OF EQUIPMENTS OF 220KV GONDA-I BAY AT 400 KV PGCIL SOHAWAL in case shutdown of May-20 get rejected		PLANNED	Approved	03/Jun/2020 08:00	03/Jun/2020 16:00	

763	RQ25331	OCC_171	cpcc1_sd	BUS	220KV BUS 2 AT JAIPUR SOUTH(PG)	D	FOR AMP WORK		PLANNED	Approved	02/Jun/2020 08:00	02/Jun/2020 18:00	
764	RQ25041	OCC_171	cpcc1_sd	BUS	220KV BUS 2 AT SIKAR(PG)	D	Replacement of Porcelain Insulators with Polymer Insulators in 220 kV Switchyard of 400 kV Sikar Substation		PLANNED	Approved	01/Jun/2020 08:00	03/Jun/2020 18:00	
765	RQ24960	OCC_171	slcdps_sd	AC TRANSMISSION LINE	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	D	Tightening of Jumpers of Deadend Towers, Disc Cleaning & Tree Cutting		PLANNED	Approved	11/Jun/2020 08:00	11/Jun/2020 18:00	
766	RQ25241	OCC_171	faridabad_sd	BAY	204 TRANSFER BUS BAY - 220 KV FARIDABAD(NT) - BUS 1 (NTPC)	C	2 days Line SD for Annual Testing & maintenance of bay equipments		PLANNED	Approved	08/Jun/2020 09:00	09/Jun/2020 18:00	
767	RQ25240	OCC_171	faridabad_sd	BAY	203 BUS COUPLER BAY - 220 KV FARIDABAD(NT) - BUS 1 (NTPC) AND 220 KV FARIDABAD(NT) - BUS 2 AT 220 KV FARIDABAD(NT) (NTPC)	C	2 days Line SD for Annual Testing & maintenance of bay equipments		PLANNED	Approved	05/Jun/2020 09:00	06/Jun/2020 18:00	
768	RQ24737	OCC_171	stuup_sd	TRANSFORMER	707 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT HAPUR(UP)	C	For Normalization of ICT-1 after completion of Fire wall of line reactor of GTL Project as per request by M/s GTL		PLANNED	Approved	22/Jun/2020 09:00	22/Jun/2020 12:00	
769	RQ24868	OCC_171	cpcc3_sd	SVC/STATCOM	SVC No 2(-140/+140MVAR) at 400 KV Kanpur(PG)	C	For ISO42489T replacement work under CERc Add Cap at Kanpur 400kV Substation.		PLANNED	Approved	27/Jun/2020 08:00	30/Jun/2020 18:00	
770	RQ25035	OCC_171	cpcc1_sd	SVC/STATCOM	SVC No 1(-300/+400MVAR) at 400 KV Kankroli(PG)	D	MV Isolator clamps and support structure rectification work		PLANNED	Approved	08/Jun/2020 08:00	13/Jun/2020 18:00	
771		OCC_171	FGPS, Faridabad	Bay Equipment	220 KV FGPS Palla Line-1	D	Annual Testing & Maint.	2 days Line SD for Annual Testing & maintenance of bay equipments	PLANNED	Approved	22/May/2020 09:00	23/May/2020 17:00	Subject to Haryana & PGCIL consent.
772		OCC_171	FGPS, Faridabad	Bay Equipment	220 KV FGPS Palla Line-2	D	Annual Testing & Maint.	2 days Line SD for Annual Testing & maintenance of bay equipments	PLANNED	Approved	26/May/2020 09:00	27/May/2020 17:00	Subject to Haryana & PGCIL consent.
773		OCC_171	FGPS, Faridabad	Bay Equipment	220 KV FGPS Samaypur Line-1	D	Annual Testing & Maint.	2 days Line SD for Annual Testing & maintenance of bay equipments	PLANNED	Approved	29/May/2020 09:00	30/May/2020 17:00	Subject to Haryana & PGCIL consent.
774		OCC_171	FGPS, Faridabad	Bay Equipment	220 KV FGPS Samaypur Line-2	D	Annual Testing & Maint.	2 days Line SD for Annual Testing & maintenance of bay equipments	PLANNED	Approved	02/Jun/2020 09:00	03/Jun/2020 17:00	Subject to Haryana & PGCIL consent.
775		OCC_171	FGPS, Faridabad	Bay Equipment	220 KV Bus Coupler	D	Annual Testing & Maint.	2 days Line SD for Annual Testing & maintenance of bay equipments	PLANNED	Approved	04/Jun/2020 09:00	05/Jun/2020 17:00	Subject to Haryana & PGCIL consent.
776		OCC_171	FGPS, Faridabad	Bay Equipment	220 KV Transfer Bus Coupler	D	Annual Testing & Maint.	1 days Line SD for Annual Testing & maintenance of bay equipments	PLANNED	Approved	06/Jun/2020 09:00	06/Jun/2020 17:00	Subject to Haryana & PGCIL consent.
777		OCC_171	cpcc1_sd	AC TRANSMISSION LINE	220kv Maharaniabag to IP Extension	D	OPGW laying shall be started in this line under Reliable Communication package (Auto Reclose off)		PLANNED	Approved	01/Jun/2020 08:00	30/Jun/2020 18:00	Subject to Delhi consent.
778		OCC_171	cpcc1_sd	AC TRANSMISSION LINE	220 kV Kanjawala - Najabgarh	D	OPGW laying shall be started in this line under Reliable Communication package (Auto Reclose off)		PLANNED	Approved	01/Jun/2020 08:00	30/Jun/2020 18:00	Subject to Delhi consent.

779		OCC_171	cpcc1_sd	AC TRANSMISSION LINE	220 kV Najabgarh - Bamnauli	D	OPGW laying shall be started in this line under Reliable Communication package (Auto Reclose off)		PLANNED	Approved	01/Jun/2020 08:00	30/Jun/2020 18:00	Subject to Delhi consent.
780		OCC_171	cpcc1_sd	AC TRANSMISSION LINE	220 kV Moradabad - Rampur (UPPTCL)	D	OPGW laying shall be started in this line under Reliable Communication package (Auto Reclose off)		PLANNED	Approved	01/Jun/2020 08:00	30/Jun/2020 18:00	
781		OCC_171	cpcc1_sd	AC TRANSMISSION LINE	220kV Rampur - C.B.Ganj (UPPTCL)	D	OPGW laying shall be started in this line under Reliable Communication package (Auto Reclose off)		PLANNED	Approved	01/Jun/2020 08:00	30/Jun/2020 18:00	
782		OCC_171	cpcc1_sd	AC TRANSMISSION LINE	220 kV Bhilwara - Chittorgarh	D	OPGW laying shall be started in this line under Reliable Communication package (Auto Reclose off)		PLANNED	Approved	01/Jun/2020 08:00	30/Jun/2020 18:00	
783		OCC_171	cpcc1_sd	Bay Equipment	710 Main Bay of Moga line at Meerut	D	F5 links and other general checks for healthiness of 71052 ABB make CB		PLANNED	Approved	01/Jun/2020 10:00	02/Jun/2020 17:00	
784		OCC_171	cpcc3_sd	Bay Equipment	Block#1 NORTH SIDE FILTER BANK B1Z12 BAY AT VINDHYACHALHVDC	C	RETRO FITMENT OF CIRCUIT BREAKER UNDER ADD CAP AT VINDHYACHAL S/S.		PLANNED	Approved	26/May/2020 09:00	24/Jun/2020 18:00	
785		OCC_171	cpcc3_sd	Bay Equipment	Block#2 WEST SIDE FILTER BANK B2Z22 BAY AT VINDHYACHALHVDC	C	RETRO FITMENT OF CIRCUIT BREAKER UNDER ADD CAP AT VINDHYACHAL S/S.		PLANNED	Approved	01/Jun/2020 09:00	30/Jun/2020 18:00	
786		OCC_171	cpcc3_sd	Bay Equipment	Block#2 NORTH SIDE FILTER BANK B2Z11 BAY AT VINDHYACHALHVDC	D	AMP WORKS at Vindhya HVDC BTB S/S		PLANNED	Approved	22/May/2020 09:00	23/May/2020 18:00	
787		OCC_171	cpcc3_sd	Bay Equipment	400 KV NORTH SIDE BUS COUPLER BAY-AWL7	C	RECTIFICATION OF OIL SEEPAGE WORKS & BAY AMP WORKS		PLANNED	Approved	26/May/2020 09:00	27/May/2020 18:00	
788		OCC_171	powerlink_sd	AC TRANSMISSION LINE	400 KV MEERUT- MANDOLA (PG) CKT-3	C	Diversions of 400 KV D/C Meerut-Mandola T Line for the proposed DFCC corridor between Tower no. 521 to 522 for Erection & stringing work	Shutdown will be availed subject to allow of work by Govt. due to ongoing COVID- 19 precaution	PLANNED	Approved	09/Jun/2020 08:00	22/Jun/2020 18:00	
789		OCC_171	powerlink_sd	AC TRANSMISSION LINE	400 KV MEERUT- MANDOLA (PG) CKT-4	C	Diversions of 400 KV D/C Meerut-Mandola T Line for the proposed DFCC corridor between Tower no. 521 to 522 for Erection & stringing work	Shutdown will be availed subject to allow of work by Govt. due to ongoing COVID- 19 precaution	PLANNED	Approved	09/Jun/2020 08:00	22/Jun/2020 18:00	
790		OCC_171	apl_sd	AC TRANSMISSION LINE	400 KV S/C Panki-Muradnagar at Lilo Aligarh	D	AR will be disabled for Over Head Crossing by Ghatampur Hapur Transmission Line		PLANNED	Approved	19/Jun/2020 08:00	19/Jun/2020 18:00	
791		OCC_171	apl_sd	Bay	765 KV Bay - 701 & Tie Bay – 702	C	IPS Tube Erection and Testing of Breaker Dismantling of Guy Arrangement in Bay 701 Dropper Erection Btw 701-89A & 701-52 Dropper Erection Btw 701-89B & 702-	765 kV new Feeder Bay extension work at Agra, fatehabad UPPTCL S/S for 765 kV S/C Greater Noida Agra and Ghatampur Agra Transmission Line	PLANNED	Approved	23/Jun/2020 08:00	30/Jun/2020 18:00	
792		OCC_171	apl_sd	AC TRANSMISSION LINE	400 KV Kawai - Chhabra Line#3	D	Annual testing and maintenance of Line Isolator, Metering CT and CVT.	Line # 1 and Line # 2 shall be available.	PLANNED	Approved	05/Jun/2020 09:30	05/Jun/2020 19:30	
793		OCC_171	apl_sd	Bay	400 KV Main bay (413)- Kawai chhabra Line-3	C	Circuit Breaker Overhauling.	Kawai-Chhabra Line-3 shall remain charged through Tie Bay 414.	PLANNED	Approved	08/Jun/2020 09:30	09/Jun/2020 19:30	
794		OCC_171	apl_sd	Bay	400 KV Tie bay (414) - Kawai-Chhabra Line-3	C	Circuit Breaker Overhauling.	Kawai-Chhabra Line-3 shall remain charged through Main Bay 413.	PLANNED	Approved	10/Jun/2020 09:30	11/Jun/2020 19:30	

795		OCC_171	apl_sd	Bay	400 KV Tie bay (408)- Bus Reactor 2 & Line-2	D	Circuit Breaker Maintenance and Testing.	Line#2 & BR # 2 shall be available through main Bay 407 & 409	PLANNED	Approved	12/Jun/2020 09:30	12/Jun/2020 19:30	
796		OCC_171	apl_sd	Bay	400 KV Tie bay(411)- ST#2 and GT#2	D	Circuit Breaker Maintenance and Testing.	ST#2 and GT#2 shall remain available through main bay 410 & 412	PLANNED	Approved	13/Jun/2020 09:30	13/Jun/2020 19:30	
797		OCC_171	apl_sd	Bay Equipment	400 KV 63 MVAR Bus Reactor # 1 at Kawai TPP	D	For Commissioning of CSD relay in Bus Reactor #1 Breaker Panel.	Bus Reactor # 2 shall be available.	PLANNED	Approved	17/Jun/2020 09:30	17/Jun/2020 19:30	
798		OCC_171	apl_sd	Bay Equipment	400 KV 63 MVAR Bus Reactor # 2 at Kawai TPP	D	For Commissioning of CSD relay in Bus Reactor #2 Breaker Panel.	Bus Reactor # 1 shall be available.	PLANNED	Approved	20/Jun/2020 09:30	20/Jun/2020 19:30	
799		OCC_171	saurya_urja	Bay Equipment	220 KV Bay 201 (ICT-05)	D	Quarterly maintenance of Bay 201		PLANNED	Approved	04/Jun/2020 19:30	05/Jun/2020 05:00	
800		OCC_171	saurya_urja	Bay Equipment	220 KV Bay 201 (ICT-05)	D	Quarterly maintenance of Bay 201		PLANNED	Approved	05/Jun/2020 19:30	06/Jun/2020 05:00	
801		OCC_171	saurya_urja	Bay Equipment	220 KV Bay 202- Bus Coupler	D	Quarterly maintenance of Bay 202		PLANNED	Approved	08/Jun/2020 19:30	09/Jun/2020 05:00	
802		OCC_171	saurya_urja	Bay Equipment	220 KV Bay 203 (ICT-04)	D	Quarterly maintenance of Bay 203		PLANNED	Approved	09/Jun/2020 19:30	10/Jun/2020 05:00	
803		OCC_171	saurya_urja	Bay Equipment	220 KV Bay 203 (ICT-04)	D	Quarterly maintenance of Bay 203		PLANNED	Approved	10/Jun/2020 19:30	11/Jun/2020 05:00	
804		OCC_171	saurya_urja	Bay Equipment	220 KV Bay 204 (ICT-03)	D	Quarterly maintenance of Bay 204		PLANNED	Approved	11/Jun/2020 19:30	12/Jun/2020 05:00	
805		OCC_171	saurya_urja	Bay Equipment	220 KV Bay 204 (ICT-03)	D	Quarterly maintenance of Bay 204		PLANNED	Approved	12/Jun/2020 19:30	13/Jun/2020 05:00	
806		OCC_171	saurya_urja	Bay Equipment	220 KV Bay 205 (ICT-02)	D	Quarterly maintenance of Bay 205		PLANNED	Approved	15/Jun/2020 19:30	16/Jun/2020 05:00	
807		OCC_171	saurya_urja	Bay Equipment	220 KV Bay 205 (ICT-02)	D	Quarterly maintenance of Bay 205		PLANNED	Approved	16/Jun/2020 19:30	17/Jun/2020 05:00	
808		OCC_171	saurya_urja	Bay Equipment	220 KV Bay 206 (ICT-01)	D	Quarterly maintenance of Bay 206		PLANNED	Approved	17/Jun/2020 19:30	18/Jun/2020 05:00	
809		OCC_171	saurya_urja	Bay Equipment	220 KV Bay 206 (ICT-01)	D	Quarterly maintenance of Bay 206		PLANNED	Approved	18/Jun/2020 19:30	19/Jun/2020 05:00	
810		OCC_171	saurya_urja	Bay Equipment	220 KV Bay 208 & Bay 207 (Line 1 & 2)	D	Quarterly maintenance of Line 1 & Line 2 Bay		PLANNED	Approved	19/Jun/2020 19:30	20/Jun/2020 05:00	
811		OCC_171	saurya_urja	Bay Equipment	220 KV Bay 208 & Bay 207 (Line 1 & 2)	D	Quarterly maintenance of Main Bus 1 & Main Bus 2		PLANNED	Approved	22/Jun/2020 19:30	23/Jun/2020 05:00	