



सत्यमेव जयते

भारत सरकार

Government of India

विद्युत मंत्रालय

Ministry of Power

उत्तर क्षेत्रीय विद्युत समिति

Northern Regional Power Committee

सं.:उ.क्षे.वि.स./प्रचालन/106/01/2021/11662-11703

दिनांक: 21.12.2021

**विषय:** उत्तर क्षेत्रीय विद्युत समिति की प्रचालन समन्वय उप- समिति की 190वीं बैठक में स्वीकृत आऊटेज कार्यक्रम की सूची।

**Subject:** Outage programme approved in 190<sup>th</sup> OCC Meeting.

विद्युत् उत्पादन कंपनियों व पारेषण लाइसेंस धारकों द्वारा उत्पादन इकाइयों व पारेषण तंत्र के प्रस्तावित आऊटेज कार्यक्रमों को दिनांक 20.12.2021 में आयोजित प्रचालन समन्वय उप- समिति की 190<sup>वीं</sup> बैठक में चर्चा करने के पश्चात आऊटेज कार्यक्रम की स्वीकृत सूची को उत्तर क्षेत्रीय विद्युत समिति के वेब पोर्टल पर उपलब्ध किया गया है। सभी आऊटेज कार्यक्रम संभावित हैं एवं वास्तविक काल में ग्रिड की स्थिति के अनुरूप प्रभावी होंगे। किसी प्रकार की त्रुटि होने पर दो कार्य दिवसों के भीतर हमें सूचित करने का कष्ट करें।

The outage programme of Generating Units and Transmission Lines proposed by Generating Companies and Transmission Licensees were discussed in the 190<sup>th</sup> OCC meeting held on 20.12.2021 and the approved list of outages program has been uploaded on NRPC web portal. All outage programmes are approved tentatively subject to real time grid conditions. Discrepancy, if any may kindly be intimated within two working days.

-sd-

(सौमित्र मजूमदार)

अधीक्षण अभियंता (प्रचालन)

सेवा में,

प्रचालन समन्वय उप- समिति के सभी सदस्य।



8	RQ78042	OCC_190	nhpccc_sd	GENERATING UNIT	60 MW BAIRASIUL HPS - UNIT 1	NHPC	C	Replacement of Draft Tube Drain Valve in all units and replacement of Dewatering pipe line in Tail pool for which complete shutdown is required.	01/Jan/2022	08:00	05/Jan/2022	18:00		PLANNED	Approved	01-Jan-22	08:00	05-Jan-22	18:00	
9	RQ78044	OCC_190	nhpccc_sd	GENERATING UNIT	60 MW BAIRASIUL HPS - UNIT 3	NHPC	C	Replacement of Draft Tube Drain Valve in all units and replacement of Dewatering pipe line in Tail pool for which complete shutdown is required.	01/Jan/2022	08:00	05/Jan/2022	18:00		PLANNED	Approved	01-Jan-22	08:00	05-Jan-22	18:00	
10	RQ78043	OCC_190	nhpccc_sd	GENERATING UNIT	60 MW BAIRASIUL HPS - UNIT 2	NHPC	C	Replacement of Draft Tube Drain Valve in all units and replacement of Dewatering pipe line in Tail pool for which complete shutdown is required.	01/Jan/2022	08:00	05/Jan/2022	18:00		PLANNED	Approved	01-Jan-22	08:00	05-Jan-22	18:00	
11	RQ77231	OCC_190	ntpcos_sd	GENERATING UNIT	500 MW RIHAND-III STPS - UNIT 1	NTPC	C	Boiler+Nox Modification +FGD+LPT+ TG vib issue	05/Jan/2022	00:00	19/Feb/2022	23:59		PLANNED	Approved	13-Jan-22	00:00	26-Feb-22	23:59	UP gave its consent for 45 days
12	RQ77142	OCC_190	ntpcos_sd	GENERATING UNIT	210 MW UNCHAHAHAR II TPS - UNIT 1	NTPC	C	Boiler annual overhaul	27/Jan/2022	00:00	24/Feb/2022	23:59	APH Basket, MOP Inspection ,all TG Bearing inspection	PLANNED	Approved	27-Jan-22	00:00	24-Feb-22	23:59	Subject to UP consent
13	RQ77130	OCC_190	ntpcos_sd	GENERATING UNIT	200 MW KOLDAM HPS UNIT 3	NTPC	C	five days annual inspection	31/Jan/2022	00:00	04/Feb/2022	23:59		PLANNED	Approved	31-Jan-22	00:00	04-Feb-22	23:59	
14	RQ77129	OCC_190	ntpcos_sd	GENERATING UNIT	200 MW KOLDAM HPS UNIT 2	NTPC	C	five days annual inspection	18/Jan/2022	00:00	22/Jan/2022	23:59		PLANNED	Approved	18-Jan-22	00:00	22-Jan-22	23:59	
15	RQ77128	OCC_190	ntpcos_sd	GENERATING UNIT	200 MW KOLDAM HPS UNIT 1	NTPC	C	five days annual inspection	10/Jan/2022	00:00	14/Jan/2022	23:59		PLANNED	Approved	10-Jan-22	00:00	14-Jan-22	23:59	

16	RQ77196	OCC_190	ntpcos_sd	GENERATING UNIT	130.19 MW DADRI GPS - UNIT 3	NTPC	C	mandatory inspection	05/Jan/2022	00:00	09/Jan/2022	23:00		PLANNED	Approved	05-Jan-22	00:00	09-Jan-22	23:00	
17	RQ77195	OCC_190	ntpcos_sd	GENERATING UNIT	130.19 MW DADRI GPS - UNIT 1	NTPC	C	mandatory inspection	01/Jan/2022	08:00	08/Jan/2022	23:50		PLANNED	Approved	01-Jan-22	08:00	08-Jan-22	23:50	
18	RQ77201	OCC_190	karcham_sd	GENERATING UNIT	250 MW KARCHAM WANGTOO HPS - UNIT 1	JSW	C	Annual Maintenance of unit -1	04/Jan/2022	00:00	23/Jan/2022	23:59	Annual Maintenance	PLANNED	Approved	04-Jan-22	00:00	23-Jan-22	23:59	
19	RQ77440	OCC_190	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-1		C	Transmission Line Diversion work due to construction of Gorakhpur Link Expressway	25/Jan/2022	08:00	28/Jan/2022	18:00	All 04 Poles will be under S/D during this period	PLANNED	Approved	25-Jan-22	08:00	28-Jan-22	18:00	All satutory approval ( EI clearance PTC approval etc ) shall be provided before the charging of line. Subjected to ERPC & NERPC approval
20	RQ77441	OCC_190	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-2		C	Transmission Line Diversion work due to construction of Gorakhpur Link Expressway	25/Jan/2022	08:00	28/Jan/2022	18:00	All 04 Poles will be under S/D during this period	PLANNED	Approved	25-Jan-22	08:00	28-Jan-22	18:00	All satutory approval ( EI clearance PTC approval etc ) shall be provided before the charging of line. Subjected to ERPC & NERPC approval
21	RQ77410	OCC_190	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2	POWER GRID	D	For maintenance & testing work of line equipment and replacement work of faulty surge counters in 765KV Phagi-Gwalior Line-II and 3X80MVAR Reactor Bank at Phagi	21/Jan/2022	08:00	21/Jan/2022	18:00		PLANNED	Approved	21-Jan-22	08:00	21-Jan-22	18:00	ATC Curtailment of 450 MW. Subjected to WRPC approval
22	RQ77600	OCC_190	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-SATNA (PG) CKT-1	POWER GRID	D	For attending Shutdown nature defects in Line for winter preparedness. A/R in non auto mode of 765KV Satna-Gwalior and 765KV Gwalior-Orai required. Dia to be kept open at both ends	19/Jan/2022	09:00	19/Jan/2022	18:00	PG-WR2	PLANNED	Approved	19-Jan-22	09:00	19-Jan-22	18:00	ATC Curtailment of 2450 MW. Subjected to WRPC approval

23	RQ77676	OCC_190	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-GWALIOR (PG) CKT-1	POWER GRID	D	A/R in non auto mode of 765KV Satna-Gwalior and 765KV Orai-Gwalior required. Dia to be kept open at both ends	19/Jan/2022	09:00	19/Jan/2022	18:00	For attending Shutdown nature defects in 765 kV Orai - satna ckt I for winter preparedness.(Proposed by WR2)	PLANNED	Approved	19-Jan-22	09:00	19-Jan-22	18:00	Subjected to WRPC approval
24	RQ77599	OCC_190	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-GWALIOR (PG) CKT-1	POWER GRID	D	For attending Shutdown nature defects in Line for winter preparedness. A/R in non auto mode of 765KV Satna-Gwalior and 765KV Satna-Orai required. Dia to be kept open at both ends	18/Jan/2022	09:00	18/Jan/2022	18:00	PG-WR2	PLANNED	Approved	18-Jan-22	09:00	18-Jan-22	18:00	Subjected to WRPC approval
25	RQ77675	OCC_190	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-SATNA (PG) CKT-1	POWER GRID	D	A/R in non auto mode of 765KV Satna-Gwalior and 765KV Satna-Orai required. Dia to be kept open at both ends	18/Jan/2022	09:00	18/Jan/2022	18:00	For attending Shutdown nature defects in 765kV Orai - gwalior ckt I for winter preparedness.(Proposed by WR2)	PLANNED	Approved	18-Jan-22	09:00	18-Jan-22	18:00	Subjected to WRPC approval
26	RQ77499	OCC_190	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGAR H-BANASKANTHA (PG) CKT-1	POWER GRID	D	Yearly AMP of LTE,Line reactor and line reactor circuit breaker. Also, line AMP works. A/R OFF on ckt-2 and dia to be kept open.	14/Jan/2022	08:00	14/Jan/2022	18:00	S/d by PG-WR2-Banaskantha	PLANNED	Approved	14-Jan-22	08:00	14-Jan-22	18:00	Already availed on 8th & 9th Dec. ATC Curtailment of 200 MW. Subjected to WRPC approval
27	RQ77500	OCC_190	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGAR H-BANASKANTHA (PG) CKT-2	POWER GRID	D	Yearly AMP of LTE,Line reactor and line reactor circuit breaker. Also, line AMP works. A/R OFF on ckt-1 and dia to be kept open.	13/Jan/2022	08:00	13/Jan/2022	18:00	S/D by PG-WR2-Banaskantha	PLANNED	Approved	13-Jan-22	08:00	13-Jan-22	18:00	Already availed on 6th & 7th Dec. ATC Curtailment of 200 MW. Subjected to WRPC approval

28	RQ77598	OCC_190	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-2	POWER GRID	D	FOR RECTIFICATION OF S/D NATURE DEFECTS alongwith Line Reactors. Dia to be kept opened and Ckt-I to be kept in non auto mode	11/Jan/2022	09:00	11/Jan/2022	18:00	PG-WR2	PLANNED	Approved	11-Jan-22	09:00	11-Jan-22	18:00	ATC Curtailment of 900 MW. Subjected to WRPC approval	
29	RQ77673	OCC_190	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-2	POWER GRID	D	Ckt-II to be kept in non auto mode for facilitating rectification of S/D Nature defects on Ckt I	10/Jan/2022	09:00	10/Jan/2022	18:00	FOR FACILITATING RECTIFICATION OF S/D NATURE DEFECTS IN CKT I ( PROPOSED BY WR2)	PLANNED	Approved	10-Jan-22	09:00	10-Jan-22	18:00	Subjected to WRPC approval	
30	RQ77597	OCC_190	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-1	POWER GRID	D	FOR RECTIFICATION OF S/D NATURE DEFECTS alongwith Line Reactors. Dia to be kept opened and Ckt-II to be kept in non auto mode	10/Jan/2022	09:00	10/Jan/2022	18:00	Proposed by PG-WR2	PLANNED	Approved	10-Jan-22	09:00	10-Jan-22	18:00	ATC Curtailment of 900 MW. Subjected to WRPC approval	
31	RQ77696	OCC_190	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHPUR-SASARAM (PG) CKT-1	POWER GRID	D	TO FACILITATE S/D WORK OF 765/400 KV ICT AS PER SCHEME BY ER1	10/Jan/2022	08:00	11/Jan/2022	18:00		PLANNED	Rejected						withdrawn
32	RQ77702	OCC_190	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-2	POWER GRID	D	insulator wash due to bird excreta at 10 locations by ER1	09/Jan/2022	09:00	10/Jan/2022	18:00		PLANNED	Approved	09-Jan-22	09:00	10-Jan-22	18:00	Subjected to ERPC approval	
33	RQ77701	OCC_190	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-1	POWER GRID	D	insulator wash due to bird excreta at 10 locations by ER1	07/Jan/2022	09:00	08/Jan/2022	18:00		PLANNED	Approved	07-Jan-22	09:00	08-Jan-22	18:00	Subjected to ERPC approval	

34	RQ77596	OCC_190	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-1	POWER GRID	D	Proposed by IT dept - A/R OFF for OPGW stringing under live line condition	01/Jan/2022	08:00	31/Jan/2022	18:00	PG-WR2-IT	PLANNED	Approved	01-Jan-22	08:00	31-Jan-22	18:00	Subjected to WRPC approval
35	RQ77670	OCC_190	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2		D	Jumper Tightening	31/Jan/2022	09:00	31/Jan/2022	17:00		PLANNED	Approved	31-Jan-22	09:00	31-Jan-22	17:00	
36	RQ77665	OCC_190	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	25/Jan/2022	09:00	25/Jan/2022	17:00		PLANNED	Approved	25-Jan-22	09:00	25-Jan-22	17:00	
37	RQ77662	OCC_190	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2		D	Jumper Tightening	24/Jan/2022	09:00	24/Jan/2022	17:00		PLANNED	Approved	24-Jan-22	09:00	24-Jan-22	17:00	
38	RQ77663	OCC_190	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MOGA(PG) (PS) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	24/Jan/2022	09:00	24/Jan/2022	17:00		PLANNED	Approved	24-Jan-22	09:00	24-Jan-22	17:00	
39	RQ77658	OCC_190	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	19/Jan/2022	09:00	19/Jan/2022	17:00		PLANNED	Approved	19-Jan-22	09:00	19-Jan-22	17:00	
40	RQ77657	OCC_190	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(PG) (PS) CKT-2		D	410 89 B, 4011 89A + 410 CT	18/Jan/2022	09:00	18/Jan/2022	17:00	---	PLANNED	Approved	18-Jan-22	09:00	18-Jan-22	17:00	
41	RQ77649	OCC_190	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2		D	Jumper Tightening	17/Jan/2022	09:00	17/Jan/2022	17:00		PLANNED	Approved	17-Jan-22	09:00	17-Jan-22	17:00	

42	RQ77650	OCC_190	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	17/Jan/2022	09:00	17/Jan/2022	17:00		PLANNED	Approved	17-Jan-22	09:00	17-Jan-22	17:00	
43	RQ77654	OCC_190	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-2		D	Tree cutting and Jumper Tightening of tower No- 145 to 165	17/Jan/2022	09:00	18/Jan/2022	17:00	---	PLANNED	Approved	17-Jan-22	09:00	18-Jan-22	17:00	
44	RQ77655	OCC_190	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(PS) (PS) CKT-2		D	410 89 L , CVT , WT , LA	17/Jan/2022	09:00	17/Jan/2022	17:00	---	PLANNED	Approved	17-Jan-22	09:00	17-Jan-22	17:00	
45	RQ77647	OCC_190	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(PS) (PS) CKT-2		D	Protection Testing	14/Jan/2022	09:00	14/Jan/2022	17:00	---	PLANNED	Approved	14-Jan-22	09:00	14-Jan-22	17:00	
46	RQ77648	OCC_190	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-2		D	Tree cutting and Jumper Tightening of tower No- 166 to 178	14/Jan/2022	09:00	14/Jan/2022	17:00	---	PLANNED	Approved	14-Jan-22	09:00	14-Jan-22	17:00	
47	RQ77643	OCC_190	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	12/Jan/2022	09:00	12/Jan/2022	17:00		PLANNED	Approved	12-Jan-22	09:00	12-Jan-22	17:00	
48	RQ77640	OCC_190	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-RAJPURA(PS) (PS) CKT-2		D	Annual maintenance and protection testing of bay equipments.	11/Jan/2022	09:00	11/Jan/2022	17:00	Shutdown required of line, Line bay and Tie bay	PLANNED	Approved	11-Jan-22	09:00	11-Jan-22	17:00	
49	RQ77634	OCC_190	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2		D	Jumper Tightening	10/Jan/2022	09:00	10/Jan/2022	17:00		PLANNED	Approved	10-Jan-22	09:00	10-Jan-22	17:00	



50	RQ77635	OCC_190	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MOGA(PG)(PS) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	10/Jan/2022	09:00	10/Jan/2022	17:00		PLANNED	Approved	10-Jan-22	09:00	10-Jan-22	17:00	
51	RQ77638	OCC_190	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(PS)(PS) CKT-1		D	Tree cutting and Jumper Tightening of tower No- 155 to 179	10/Jan/2022	09:00	11/Jan/2022	17:00	---	PLANNED	Approved	10-Jan-22	09:00	11-Jan-22	17:00	
52	RQ77639	OCC_190	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-RAJPURA(PS)(PS) CKT-1		D	Annual maintenance and protection testing of bay equipments.	10/Jan/2022	09:00	10/Jan/2022	17:00	Shutdown required of line, Line bay and Tie bay	PLANNED	Approved	10-Jan-22	09:00	10-Jan-22	17:00	
53	RQ77626	OCC_190	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(PS)(PS) CKT-2		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	05/Jan/2022	09:00	05/Jan/2022	17:00		PLANNED	Approved	05-Jan-22	09:00	05-Jan-22	17:00	
54	RQ77617	OCC_190	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2		D	Jumper Tightening	03/Jan/2022	09:00	03/Jan/2022	17:00		PLANNED	Approved	03-Jan-22	09:00	03-Jan-22	17:00	
55	RQ77618	OCC_190	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(PS)(PS) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	03/Jan/2022	09:00	03/Jan/2022	17:00		PLANNED	Approved	03-Jan-22	09:00	03-Jan-22	17:00	
56	RQ77620	OCC_190	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-1		D	Tree cutting and Jumper Tightening of tower No- 175 to 199	03/Jan/2022	09:00	04/Jan/2022	17:00	---	PLANNED	Approved	03-Jan-22	09:00	04-Jan-22	17:00	

57	RQ77720	OCC_190	sldcj_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-2	POWER GRID	C	tapping/jumpering of LILO OF CKT-II OF 400 KV KISHANPUR NEW WANPOH TRANSMISSION LINE WITH POTHEAD YARD BHEP-II	22/Jan/2022	09:00	29/Jan/2022	17:00	No Load will be curtailed. Load will be met from 400KV D/C kishanpur new wanpoh ckit 1,3 &4.	PLANNED	Approved	22-Jan-22	09:00	29-Jan-22	17:00	Other Ckt must be in service/FTC consent required
58	RQ77721	OCC_190	sldcj_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-2	POWER GRID	C	tapping/jumpering of LILO OF CKT-II OF 400 KV KISHANPUR NEW WANPOH TRANSMISSION LINE WITH POTHEAD YARD BHEP-II	22/Jan/2022	08:00	29/Jan/2022	17:00	No Load will be curtailed. Load will be met from 400KV D/C kishanpur new wanpoh ckit 1,3 &4.	PLANNED	Rejected					Duplicate entry
59	RQ77366	OCC_190	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MOTIHARI(BS) (PG) CKT-1	POWER GRID	C	Transmission Line Diversion work due to construction of Gorakhpur Link Expressway	12/Jan/2022	08:00	15/Jan/2022	18:00		PLANNED	Approved	12-Jan-22	08:00	15-Jan-22	18:00	All satutory approval ( EI clearence PTC approval etc ) shall be provided before the charging of line. Subjected to NERPC approval
60	RQ77367	OCC_190	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MOTIHARI(BS) (PG) CKT-2	POWER GRID	C	Transmission Line Diversion work due to construction of Gorakhpur Link Expressway	12/Jan/2022	08:00	15/Jan/2022	18:00		PLANNED	Approved	12-Jan-22	08:00	15-Jan-22	18:00	All satutory approval ( EI clearence PTC approval etc ) shall be provided before the charging of line. Subjected to NERPC approval
61	RQ77501	OCC_190	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHINMAL-ZERDA (PG) CKT-1	POWER GRID	D	Proposed by Banaskantha for Yearly AMP of LTE,Line reactor and main bay circuit breaker at Kansari end	12/Jan/2022	08:00	12/Jan/2022	18:00	S/d by PG-WR2-Banaskantha	PLANNED	Approved	12-Jan-22	08:00	12-Jan-22	18:00	Subjected to WRPC approval
62	RQ78204	OCC_190	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-2	POWER GRID	D	AMP Work (Line equipment AMP Testing work)	11/Jan/2022	09:00	11/Jan/2022	13:00	Kindly Approve	PLANNED	Rejected					Collaborate S/D with JK

63	RQ77602	OCC_190	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-VINDHYACHALPOOL(PG) (PG) CKT-2	POWER GRID	D	For AMP work Line Terminal equipment , at Vindhyachal (P). Dia to be kept open.	06/Jan/2022	09:00	06/Jan/2022	18:00	PG-WR2	PLANNED	Approved					Subjected to WRPC approval. May be clubbed with unit outage at Rihand 3
64	RQ77694	OCC_190	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-3	POWER GRID	C	for Diversion work of location no.- 320 of 400 KV Patna - Ballia Line- 3&4 at Gyanpur, Ara. by ER 1	06/Jan/2022	08:00	20/Jan/2022	18:00		PLANNED	Approved	06-Jan-22	08:00	20-Jan-22	18:00	other lines in ER-NR corridor shall remain in service.All satutory approval ( EI clearance PTC approval etc ) shall be provided before the charging of line. Subjected to ERPC approval
65	RQ77695	OCC_190	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-4	POWER GRID	C	for Diversion work of location no.- 320 of 400 KV Patna - Ballia Line- 3&4 at Gyanpur, Ara. by ER 1	06/Jan/2022	08:00	20/Jan/2022	18:00		PLANNED	Approved	06-Jan-22	08:00	20-Jan-22	18:00	other lines in ER-NR corridor shall remain in service.All satutory approval ( EI clearance PTC approval etc ) shall be provided before the charging of line. Subjected to ERPC approval
66	RQ77395	OCC_190	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-BIHARSHARIF (PG) CKT-2	POWER GRID	D	AMP work	05/Jan/2022	09:00	05/Jan/2022	18:00		PLANNED	Approved	05-Jan-22	09:00	05-Jan-22	18:00	Subjected to ERPC approval
67	RQ77698	OCC_190	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-SASARAM (PG) CKT-1	POWER GRID	D	insulator wash due to bird excreta at 23 locations, Non auto mode OF 400KV SASARAM-ALLAHABAD LINE BY ER1	04/Jan/2022	09:00	06/Jan/2022	18:00		PLANNED	Approved	04-Jan-22	09:00	06-Jan-22	18:00	Subjected to ERPC approval

68	RQ77699	OCC_190	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ALLAHABAD-SASARAM (PG) CKT-1	POWER GRID	D	Relay setting for 400KV ALLAHABAD - SASARAM #1 may be changed from Auto reclose to Non-auto reclose mode TO FACILITATE S/D WORK OF 400 KV D/C SASARAM-VARANASI LINE BY ER1	04/Jan/2022	09:00	06/Jan/2022	18:00		PLANNED	Approved	04-Jan-22	09:00	06-Jan-22	18:00	Subjected to ERPC approval
69	RQ77601	OCC_190	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RIHAND(NT)-VINDHYACHALPOOL(PG) (PG) CKT-1	POWER GRID	D	For AMP work Line Terminal equipment , at Vindhyachal (P). Dia to be kept open.	04/Jan/2022	09:00	04/Jan/2022	18:00	PG-WR2	PLANNED	Approved					Subjected to WRPC approval. May be clubbed with unit outage at Rihand 3
70	RQ77394	OCC_190	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV VARANASI-BIHARSHARIF (PG) CKT-1	POWER GRID	D	AMP work	03/Jan/2022	09:00	03/Jan/2022	18:00		PLANNED	Approved	03-Jan-22	09:00	03-Jan-22	18:00	Subjected to ERPC approval
71	RQ78202	OCC_190	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	POWER GRID	C	Repair and rectification of tower at location no.261 and 246.	03/Jan/2022	09:00	08/Jan/2022	18:00	Kindly Approve	PLANNED	Approved	03-Jan-22	09:00	08-Jan-22	18:00	subject to NHPC consent
72	RQ78216	OCC_190	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-KISHENPUR(PG) (PG) CKT-1	POWER GRID	D	AMP Works.	01/Jan/2022	09:00	01/Jan/2022	18:00	Kindly Approve.	PLANNED	Approved	01-Jan-22	09:00	01-Jan-22	18:00	subject to NHPC consent
73	RQ77697	OCC_190	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ALLAHABAD-SASARAM (PG) CKT-1	POWER GRID	D	insulator wash due to bird excreta at 23 locations, Non auto mode OF 400KV SASARAM-VARANASI LINE BY ER 1	01/Jan/2022	09:00	03/Jan/2022	18:00		PLANNED	Approved	01-Jan-22	09:00	03-Jan-22	18:00	Subjected to ERPC approval

74	RQ77700	OCC_190	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV VARANASI-SASARAM (PG) CKT-1	POWER GRID	D	Relay setting for 400KV VARANASI - SASARAM #1 may be changed from Auto reclose to Non-auto reclose mode TO FACILITATE S/D WORK OF 400 KV D/C SASARAM-ALLAHABAD LINE BY ER1	01/Jan/2022	09:00	03/Jan/2022	18:00		PLANNED	Approved	01-Jan-22	09:00	03-Jan-22	18:00	Subjected to ERPC approval
75	RQ78231	OCC_190	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-WAGOOA(PG) (NRSS XXIX) CKT-2	POWER GRID,N RSS XXIX	D	SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Non Auto mode is required on 400KV Amargarh-Wagoora Ckt-1.	03/Jan/2022	07:00	06/Jan/2022	18:00	Kindly approve	PLANNED	Approved	03-Jan-22	07:00	06-Jan-22	18:00	
76	RQ78230	OCC_190	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-WAGOOA(PG) (NRSS XXIX) CKT-2	POWER GRID,N RSS XXIX	D	Non-auto required for OPGW installation works under ULDC scheme.	01/Jan/2022	07:00	31/Jan/2022	18:00	Kindly approve	PLANNED	Approved	01-Jan-22	07:00	31-Jan-22	18:00	
77	RQ78258	OCC_190	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV URI_1(NH)-AMARGARH(NRSS XXIX) (NRSS XXIX) CKT-2	POWER GRID,N RSS XXIX	D	Non-auto required for OPGW installation works under ULDC scheme.	01/Jan/2022	07:00	31/Jan/2022	18:00	Kindly approve	PLANNED	Approved	01-Jan-22	07:00	31-Jan-22	18:00	
78	RQ78259	OCC_190	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV URI_1(NH)-AMARGARH(NRSS XXIX) (NRSS XXIX) CKT-2	POWER GRID,N RSS XXIX	D	SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. NON Auto mode is required on 400KV Uri1-Amargarh Ckt-1.	01/Jan/2022	07:00	02/Jan/2022	18:00	Kindly approve	PLANNED	Approved	01-Jan-22	07:00	02-Jan-22	18:00	
79	RQ77797	OCC_190	indigrd_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RAPS_D(NP)-SHUJALPUR(PG) (RTCL) CKT-2	RTCL	D	Defect rectification work	02/Jan/2022	08:00	03/Jan/2022	17:00	For defect rectification	PLANNED	Approved	02-Jan-22	08:00	03-Jan-22	17:00	Subjected to WRPC approval

80	RQ77672	OCC_190	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHAKRA_R(B B)-MAHILPUR(P S) (PS) CKT-2		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	31/Jan/2022	09:00	31/Jan/2022	17:00	-	PLANNED	Approved	31-Jan-22	09:00	31-Jan-22	17:00	
81	RQ77660	OCC_190	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHAKRA_R(B B)-MAHILPUR(P S) (PS) CKT-2		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	20/Jan/2022	09:00	20/Jan/2022	17:00	-	PLANNED	Approved	20-Jan-22	09:00	20-Jan-22	17:00	
82	RQ77653	OCC_190	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-2		D	Tightening of nut bolts of jumpers of T.no 173,175/4,176	17/Jan/2022	09:00	17/Jan/2022	17:00	---	PLANNED	Approved	17-Jan-22	09:00	17-Jan-22	17:00	
83	RQ77642	OCC_190	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	11/Jan/2022	09:00	11/Jan/2022	17:00	-	PLANNED	Approved	11-Jan-22	09:00	11-Jan-22	17:00	
84	RQ77641	OCC_190	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-1		D	Tightening of nut bolts of jumpers of T.no 171,172,172A	11/Jan/2022	09:00	11/Jan/2022	17:00	---	PLANNED	Approved	11-Jan-22	09:00	11-Jan-22	17:00	
85	RQ77633	OCC_190	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-2		D	Tightening of nut bolts of jumpers of T.no 180,182,183	07/Jan/2022	09:00	07/Jan/2022	17:00	---	PLANNED	Approved	07-Jan-22	09:00	07-Jan-22	17:00	
86	RQ77630	OCC_190	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-KARTARPUR(PS) (PSTCL) CKT-2		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	06/Jan/2022	09:00	06/Jan/2022	17:00		PLANNED	Approved	06-Jan-22	09:00	06-Jan-22	17:00	
87	RQ77622	OCC_190	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-KARTARPUR(PS) (PSTCL) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	04/Jan/2022	09:00	04/Jan/2022	17:00		PLANNED	Approved	04-Jan-22	09:00	04-Jan-22	17:00	

88	RQ77625	OCC_190	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-1		D	Tightening of nut bolts of jumper of T.no 173,175/1,175/2	04/Jan/2022	09:00	04/Jan/2022	17:00	---	PLANNED	Approved	04-Jan-22	09:00	04-Jan-22	17:00	
89	RQ78207	OCC_190	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-3	POWER GRID	D	AMP Work (Arching horn Loose) & Vibration damper dislocated its actual position	21/Jan/2022	09:00	21/Jan/2022	18:00	Kindly Approve	PLANNED	Approved	21-Jan-22	09:00	21-Jan-22	18:00	subject to NHPC consent
90	RQ78206	OCC_190	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-4	POWER GRID	D	AMP Work (Line equipment AMP Testing work)& Arching horn Loose & Vibration damper loose	18/Jan/2022	09:00	18/Jan/2022	18:00	Kindly Approve	PLANNED	Approved	18-Jan-22	09:00	18-Jan-22	18:00	subject to NHPC consent
91	RQ78209	OCC_190	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-1	POWER GRID	D	Repair and Rectification work of location No. 131	17/Jan/2022	09:00	20/Jan/2022	18:00	Kindly Approve	PLANNED	Approved	17-Jan-22	09:00	20-Jan-22	18:00	subject to NHPC consent
92	RQ78210	OCC_190	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-2	POWER GRID	D	Repair and Rectification work of location No. 131	17/Jan/2022	09:00	20/Jan/2022	18:00	Kindly Approve	PLANNED	Approved	17-Jan-22	09:00	20-Jan-22	18:00	subject to NHPC consent
93	RQ77272	OCC_190	stuup_sd	AC TRANS MISSION LINE CIRCUIT	220 KV SAHUPURI(UP)-PUSAULI(BS) (UP) CKT-1	UPPTCL	D	Replacement of old disc insulator, jumper tightening and general maintenance.	12/Jan/2022	09:00	12/Jan/2022	15:00	During the S/D Period there will be No outage as load will be met out by 220 KV Sahupuri-Sarnath, Sahupuri-Obra line	PLANNED	Approved	12-Jan-22	09:00	12-Jan-22	15:00	Subjected to ERPC approval
94	RQ77668	OCC_190	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1		D	Checking of Jumper, suspension clamp and Damper. Tree cutting and disc cleaning	27/Jan/2022	09:00	27/Jan/2022	17:00	-	PLANNED	Approved	27-Jan-22	09:00	27-Jan-22	17:00	

95	RQ77656	OCC_190	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	132 KV KANGRA (HP)-PATHANKOT (PS) (PSTCL) CKT-1		D	Jumper tightening,Checking of tower accessories	18/Jan/2022	09:00	18/Jan/2022	17:00	---	PLANNED	Approved	18-Jan-22	09:00	18-Jan-22	17:00	
96	RQ77629	OCC_190	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	132 KV HAMIRPUR(H P)-CHOHAL (PS) (PSTCL) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	06/Jan/2022	09:00	06/Jan/2022	17:00	-	PLANNED	Approved	06-Jan-22	09:00	06-Jan-22	17:00	
97	RQ77621	OCC_190	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	132 KV KANGRA (HP)-SHANAN (PS) (PSTCL) CKT-2		D	Jumper tightening,Checking of tower accessories	04/Jan/2022	09:00	04/Jan/2022	17:00	---	PLANNED	Approved	04-Jan-22	09:00	04-Jan-22	17:00	
98	RQ77616	OCC_190	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	132 KV KANGRA (HP)-PATHANKOT (PS) (PSTCL) CKT-1		D	Jumper tightening,Checking of tower accessories	03/Jan/2022	09:00	03/Jan/2022	17:00	---	PLANNED	Approved	03-Jan-22	09:00	03-Jan-22	17:00	
99	RQ77615	OCC_190	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	132 KV KANGRA (HP)-PATHANKOT (PS) (PSTCL) CKT-1		D	Jumper tightening,Checking of tower accessories	01/Jan/2022	09:00	01/Jan/2022	17:00	---	PLANNED	Approved	01-Jan-22	09:00	01-Jan-22	17:00	
100	RQ77242	OCC_190	stuup_sd	AC TRANS MISSION LINE CIRCUIT	132 KV SAHUPURI(U P)-KARAMNASA(BS) (UP) CKT-1	UPPTCL	D	Stringing of approx 17 KM missing earth wire.	15/Jan/2022	09:00	30/Jan/2022	15:00	132KV Sahupuri-Karamnasa line is Charged at No load from Karamnasa end. Hence during S/D there will be No outage.	PLANNED	Approved	15-Jan-22	09:00	30-Jan-22	15:00	Subjected to ERPC approval
101	RQ77671	OCC_190	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(PS) (PSTCL) CKT-4		D	For Jumper Tightening and Tree Cutting from Tower No. 01 to 03	31/Jan/2022	09:00	31/Jan/2022	17:00		PLANNED	Approved	31-Jan-22	09:00	31-Jan-22	17:00	



102	RQ77669	OCC_190	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(PS) (PSTCL) CKT-3		D	For Jumper Tightening and Tree Cutting from Tower No. 01 to 03	29/Jan/2022	09:00	29/Jan/2022	17:00		PLANNED	Approved	29-Jan-22	09:00	29-Jan-22	17:00	
103	RQ77667	OCC_190	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(PS) (PSTCL) CKT-2		D	For Jumper Tightening and Tree Cutting from Tower No. 01 to 04	27/Jan/2022	09:00	27/Jan/2022	17:00		PLANNED	Approved	27-Jan-22	09:00	27-Jan-22	17:00	
104	RQ77666	OCC_190	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(PS) (PSTCL) CKT-1		D	For Jumper Tightening and Tree Cutting from Tower No. 01 to 04	25/Jan/2022	09:00	25/Jan/2022	17:00		PLANNED	Approved	25-Jan-22	09:00	25-Jan-22	17:00	
105	RQ77664	OCC_190	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1		D	For Jumper Tightening and Tree Cutting from Tower No. 163-193	24/Jan/2022	09:00	24/Jan/2022	17:00		PLANNED	Approved	24-Jan-22	09:00	24-Jan-22	17:00	
106	RQ77661	OCC_190	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1		D	For Jumper Tightening and Tree Cutting from Tower No. 132-162	21/Jan/2022	09:00	21/Jan/2022	17:00		PLANNED	Approved	21-Jan-22	09:00	21-Jan-22	17:00	
107	RQ77659	OCC_190	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2		D	For Jumper Tightening and Tree Cutting from Tower No. 163-193	19/Jan/2022	09:00	19/Jan/2022	17:00		PLANNED	Approved	19-Jan-22	09:00	19-Jan-22	17:00	
108	RQ77651	OCC_190	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2		D	For Jumper Tightening and Tree Cutting from Tower No. 132-162	17/Jan/2022	09:00	17/Jan/2022	17:00		PLANNED	Approved	17-Jan-22	09:00	17-Jan-22	17:00	
109	RQ77652	OCC_190	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-BHARI(PS) (BB) CKT-1		D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 101 to 140 , 141 to 191 and 191/01 to 191/13.	17/Jan/2022	09:00	19/Jan/2022	17:00		PLANNED	Approved	17-Jan-22	09:00	19-Jan-22	17:00	

110	RQ77646	OCC_190	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1		D	For Jumper Tightening and Tree Cutting from Tower No. 45-90	14/Jan/2022	09:00	14/Jan/2022	17:00		PLANNED	Approved	14-Jan-22	09:00	14-Jan-22	17:00	
111	RQ77644	OCC_190	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1		D	For Jumper Tightening and Tree Cutting from Tower No. 01-44	12/Jan/2022	09:00	12/Jan/2022	17:00		PLANNED	Approved	12-Jan-22	09:00	12-Jan-22	17:00	
112	RQ77645	OCC_190	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-BHARI(PS) (BB) CKT-1		D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 01 to 25, 26 to 56,57 to 76,77 to 100 .	12/Jan/2022	09:00	15/Jan/2022	17:00		PLANNED	Approved	12-Jan-22	09:00	15-Jan-22	17:00	
113	RQ77636	OCC_190	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2		D	For Jumper Tightening and Tree Cutting from Tower No. 45-90	10/Jan/2022	09:00	10/Jan/2022	17:00		PLANNED	Approved	10-Jan-22	09:00	10-Jan-22	17:00	
114	RQ77637	OCC_190	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-GOBINDGAR H(PS) (BB) CKT-2		D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 141 to 180 and 181 to 218.	10/Jan/2022	09:00	11/Jan/2022	17:00		PLANNED	Approved	10-Jan-22	09:00	11-Jan-22	17:00	
115	RQ77632	OCC_190	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2		D	For Jumper Tightening and Tree Cutting from Tower No. 01-44	07/Jan/2022	09:00	07/Jan/2022	17:00		PLANNED	Approved	07-Jan-22	09:00	07-Jan-22	17:00	
116	RQ77631	OCC_190	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MOGA(PG)-MEHAL-KALAN(PS) (PSTCL) CKT-2		D	Tree cutting and Jumper tightening TN 60 to 80	06/Jan/2022	09:00	06/Jan/2022	17:00		PLANNED	Approved	06-Jan-22	09:00	06-Jan-22	17:00	
117	RQ77628	OCC_190	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MOGA(PG)-MEHAL-KALAN(PS) (PSTCL) CKT-2		D	Tree cutting and Jumper tightening TN 40 to 60	05/Jan/2022	09:00	05/Jan/2022	17:00		PLANNED	Approved	05-Jan-22	09:00	05-Jan-22	17:00	

118	RQ77627	OCC_190	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MOGA(PG)-BADNI KALAN(PS) (PSTCL) CKT-1		D	For Jumper Tightening and Tree Cutting from Tower No. 38 to 51	05/Jan/2022	09:00	05/Jan/2022	17:00		PLANNED	Approved	05-Jan-22	09:00	05-Jan-22	17:00	
119	RQ77623	OCC_190	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-GOBINDGAR H(PS) (BB) CKT-2		D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 01 to 25, 26 to 56,57 to 76,77 to 100 and 101 to 140.	04/Jan/2022	09:00	08/Jan/2022	17:00		PLANNED	Approved	04-Jan-22	09:00	08-Jan-22	17:00	
120	RQ77624	OCC_190	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MOGA(PG)-MEHAL-KALAN(PS) (PSTCL) CKT-1		D	Tree cutting and Jumper tightening TN 60 to 80	04/Jan/2022	09:00	04/Jan/2022	17:00		PLANNED	Approved	04-Jan-22	09:00	04-Jan-22	17:00	
121	RQ77619	OCC_190	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MOGA(PG)-MEHAL-KALAN(PS) (PSTCL) CKT-1		D	Tree cutting and Jumper tightening TN 40 to 60	03/Jan/2022	09:00	03/Jan/2022	17:00		PLANNED	Approved	03-Jan-22	09:00	03-Jan-22	17:00	
122	RQ77494	OCC_190	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-1		C	NHAI Diversion Work	02/Jan/2022	08:00	16/Jan/2022	18:00	NHAI Sohna Diversion Work at loc. no 2037 to 2041 at Ch.-24+939.66 kV D/C Aurangabad-Bhiwadi Earth Electrode will be in outage	PLANNED	Approved	02-Jan-22	08:00	16-Jan-22	18:00	All satutory approval ( EI clearence PTC approval etc ) shall be provided before the charging of line.

123	RQ77495	OCC_190	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-2		C	NHAI Diversion Work	02/Jan/2022	08:00	16/Jan/2022	18:00	NHAI Sohna Diversion Work at loc. no 2037 to 2041 at Ch.-24+939.66 kV D/C Aurangabad-Bhiwadi Earth Electrode will be in outage	PLANNED	Approved	02-Jan-22	08:00	16-Jan-22	18:00	All satutory approval ( EI clearance PTC approval etc ) shall be provided before the charging of line.
124	RQ77420	OCC_190	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-2	POWER GRID	D	AMP work	24/Jan/2022	09:00	24/Jan/2022	18:00		PLANNED	Approved	24-Jan-22	09:00	24-Jan-22	18:00	
125	RQ77411	OCC_190	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1	POWER GRID	D	Shutdown of line alongwith 3*80 MVAR line reactor at Phagi 1. To check the operation timings of CB & measurement of contact resistance. 2. Measurement of Tan-delta of CTs & Reactor Bank. 3. Tightening of clamps & connectors.	24/Jan/2022	08:00	24/Jan/2022	18:00		PLANNED	Approved	24-Jan-22	08:00	24-Jan-22	18:00	ATC Curtailment of 200 MW NR import
126	RQ77432	OCC_190	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWER GRID	C	ShutdowFor connection of OPGW from TN 395 of 765KV Kanpur Varanasi #1 to TN 90 of 132KV Sangipur Kuna Line for repeater station	22/Jan/2022	09:00	22/Jan/2022	16:00		PLANNED	Approved	22-Jan-22	09:00	22-Jan-22	16:00	

127	RQ77687	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-MEERUT (PG) CKT-1	POWER GRID	D	SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme.	21/Jan/2022	08:00	31/Jan/2022	18:00	Kindly approve	PLANNED	Approved	21-Jan-22	08:00	31-Jan-22	18:00	
128	RQ77681	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-1	POWER GRID	C	For rectification of tower peak at Loc No. 986 & 988 and replacement of 23 Nos. polymer insulators (12 Nos. on ckt-1 and 11Nos. on ckt-2).	20/Jan/2022	08:00	22/Jan/2022	18:00	Kindly approve	PLANNED	Approved	20-Jan-22	08:00	22-Jan-22	18:00	other lines at bikaner to bhadla and bikaner to khetri shall remain in service
129	RQ77682	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-2	POWER GRID	C	For rectification of tower peak at Loc No. 986 & 988 and replacement of 23 Nos. polymer insulators (12 Nos. on ckt-1 and 11Nos. on ckt-2).	20/Jan/2022	08:00	22/Jan/2022	18:00	Kindly approve	PLANNED	Approved	20-Jan-22	08:00	22-Jan-22	18:00	other lines at bikaner to bhadla and bikaner to khetri shall remain in service
130	RQ77412	OCC_190	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2	POWER GRID	D	Shutdown of line alongwith 3*80 MVAR line reactor at Phagi For maintenance & testing work of line equipment and replacement work of faulty surge counters in 765KV Phagi-Bhiwani Line-II	19/Jan/2022	08:00	19/Jan/2022	18:00		PLANNED	Approved	19-Jan-22	08:00	19-Jan-22	18:00	ATC Curtailment of 200 MW.
131	RQ77493	OCC_190	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-2	POWER GRID	D	For AMP of line and bay equipment's.	19/Jan/2022	08:00	19/Jan/2022	18:00	ckt-1 will be in non-auto	PLANNED	Approved	19-Jan-22	14:00	20-Jan-22	23:00	May be afacilitated after14:00 hrs.
132	RQ77492	OCC_190	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-1	POWER GRID	D	For AMP of line and bay equipment's.	18/Jan/2022	08:00	18/Jan/2022	18:00	ckt-2 will be in non-auto	PLANNED	Approved	17-Jan-22	14:00	18-Jan-22	23:00	May be afacilitated after14:00 hrs.

133	RQ77484	OCC_190	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-BHIWANI (PG) CKT-1	POWER GRID	C	Diversion of TL on behalf of Northern Railway	14/Jan/2022	08:00	28/Jan/2022	18:00		PLANNED	Approved	14-Jan-22	08:00	28-Jan-22	18:00	All satutory approval ( EI clearance PTC approval etc ) shall be provided before the charging of line.
134	RQ77685	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-MEERUT (PG) CKT-1	POWER GRID	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	13/Jan/2022	07:00	20/Jan/2022	18:00	Kindly approve	PLANNED	Approved	07-Jan-22	07:00	13-Jan-22	18:00	
135	RQ77489	OCC_190	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2	POWER GRID	D	Diamond Crossing with under construction line 400 kV D/C Mohindergarh-Bhiwani TL Location no. 25-I, 25-IA, 25-II,25-IIA	10/Jan/2022	08:00	10/Jan/2022	18:00	Constructio n of 400 kV D/C Mahendrag arh-Bhiwani TL	PLANNED	Approved	10-Jan-22	08:00	10-Jan-22	18:00	ATC Curtailment of 200 MW.
136	RQ77686	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-MEERUT (PG) CKT-1	POWER GRID	D	SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme.	09/Jan/2022	07:00	12/Jan/2022	18:00	Kindly approve	PLANNED	Approved	09-Jan-22	07:00	12-Jan-22	18:00	
137	RQ77406	OCC_190	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BAREILLY_2-LUCKNOW_2 (PG) CKT-1	POWER GRID	D	Jumper rectification work	06/Jan/2022	09:00	06/Jan/2022	18:00		PLANNED	Approved	06-Jan-22	09:00	06-Jan-22	18:00	
138	RQ77488	OCC_190	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1	POWER GRID	D	Diamond Crossing with under construction line 400 kV D/C Mohindergarh-Bhiwani TL Location no. 22-I, 22-IA, 22-II,22-IIA	06/Jan/2022	08:00	06/Jan/2022	18:00	Constructio n of 400 kV D/C Mahendrag arh-Bhiwani TL	PLANNED	Approved	06-Jan-22	08:00	06-Jan-22	18:00	ATC Curtailment of 200 MW.
139	RQ77482	OCC_190	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1	POWER GRID	D	Insulator Cleaning & line maintenance work	05/Jan/2022	08:00	05/Jan/2022	18:00		PLANNED	Approved					May be clubbed with sl 138

140	RQ77425	OCC_190	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KANPUR_GIS-ALIGARH (PG) CKT-1	POWER GRID	C	Transmission Line Diversion work due to construction of Bundelkhand Expressway by UPEIDA	01/Jan/2022	08:00	05/Jan/2022	18:00		PLANNED	Approved	01-Jan-22	08:00	05-Jan-22	18:00	All statutory approval ( EI clearance PTC approval etc ) shall be provided before the charging of line.
141	RQ77427	OCC_190	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWER GRID	D	A/R into non auto mode for Live Line OPGW Work	01/Jan/2022	08:00	31/Jan/2022	18:00		PLANNED	Approved	01-Jan-22	08:00	31-Jan-22	18:00	A/R may be allowed
142	RQ77426	OCC_190	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-1	POWER GRID	D	A/R into non auto mode for Live Line OPGW Work	01/Jan/2022	08:00	31/Jan/2022	18:00		PLANNED	Approved	01-Jan-22	08:00	31-Jan-22	18:00	A/R may be allowed
143	RQ77483	OCC_190	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-BHIWANI (PG) CKT-1	POWER GRID	D	Liquidation of sd nature defects i.e. fixing of spacer, GR, AH & CC rings etc.	01/Jan/2022	08:00	02/Jan/2022	18:00	/D may be availed on dt 29.12.21 to 30.12.2021	PLANNED	Approved	01-Jan-22	08:00	02-Jan-22	18:00	
144	RQ77684	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-MEERUT (PG) CKT-1	POWER GRID	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01/Jan/2022	07:00	08/Jan/2022	18:00	Kindly approve	PLANNED	Approved	01-Jan-22	07:00	08-Jan-22	18:00	A/R may be allowed

145	RQ77108	OCC_190	stuup_sd	AC TRANS MISSION LINE CIRCUIT	765 KV ANPARA_D- UNNAO (UP) CKT-1	UPPCL	C	1. A/R tesing of main bay-1 protection relays & Tie Bay-2 BCU by M/s GE T&D Engineer of 765 kV Unnao-Anpara C line. 2. Complete erection and centrifusing of 765 kV Spare Line Reactor Unit at 765 kV S/S Unnao. 3. Different Testing of various equipment like CBs,CTs,CVTs,Isolators etc. will also done in above shut down.	23/Jan/2022	09:00	28/Jan/2022	18:00	This Shut down was approved in 188 OCC for month of November 2021 but NRLDC/NLD C not permitted to avail the shut down due to shut down of Rihand - Dadri bipole work hence it is proposed on continious basis for Complete erection and centrifusing of 765 kV	PLANNED	Approved	23-Jan-22	09:00	28-Jan-22	18:00	subject to UP consent
-----	---------	---------	----------	---	--	-------	---	--	-------------	-------	-------------	-------	---	---------	----------	-----------	-------	-----------	-------	-----------------------



146	RQ77127	OCC_190	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANPARA_D-UNNAO (UP) CKT-1	UPPCL	C	Shifting of Line Reactor from Anpara-D to Obra-C S/S.	10/Jan/2022	10:00	28/Feb/2022	18:00	1. Line Reactor will be shifted from Anpara-D to Obra-C S/S for 2 x 660 MW Obra-C project. After commissioning of reactor at Obra C, 765KV Anpara -D to Unnao Line will be modified as Anpara-D to Obra-C (LILO)-Unnao. 2.This shutdown is required from	PLANNED	Approved	27-Jan-22	10:00	26-Apr-22	18:00	subject to UP consent
147	RQ77110	OCC_190	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BARA-MAINPURI (UP) CKT-2	UPPTCL	C	line maintenance and testing also replacement of 704 circuit breaker	17/Jan/2022	09:00	20/Jan/2022	18:30		PLANNED	Approved					subject to UP consent. May be clubbed with unit outage at BARA
148	RQ77109	OCC_190	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-LALITPUR(LP G) (UP) CKT-2	UPPTCL	D	Charging of Line Reactor R Phase unit (After more than 06 Months) and Spare Reactor will be charge as Y Phase. (At present Spare unit is cahрге as R Ph). OPGW stringing work between Tower No- 731-733.	04/Jan/2022	11:00	05/Jan/2022	16:00		PLANNED	Approved					May be clubbed with unit outage at Lalitpur
149	RQ77386	OCC_190	cpcc3_sd	BUS	765KV BUS 2 AT BALIA(PG)	POWER GRID	D	AMP works	28/Jan/2022	10:00	28/Jan/2022	18:00		PLANNED	Approved	28-Jan-22	10:00	28-Jan-22	18:00	

150	RQ77385	OCC_190	cpcc3_sd	BUS	765KV BUS 1 AT BALIA(PG)	POWER GRID	D	AMP works	27/Jan/2022	10:00	27/Jan/2022	18:00		PLANNED	Approved	27-Jan-22	10:00	27-Jan-22	18:00	
151	RQ77524	OCC_190	cpcc1_sd	BUS	765KV BUS 2 AT AJMER(PG)	POWER GRID	D	For AMP Work	19/Jan/2022	09:00	19/Jan/2022	18:00		PLANNED	Approved	19-Jan-22	09:00	19-Jan-22	18:00	Shall not clash with 765 kV Bikaner Moga SD
152	RQ77523	OCC_190	cpcc1_sd	BUS	765KV BUS 1 AT AJMER(PG)	POWER GRID	D	For AMP Work	17/Jan/2022	09:00	17/Jan/2022	18:00		PLANNED	Approved	17-Jan-22	09:00	17-Jan-22	18:00	Shall not clash with 765 kV Bikaner Moga SD
153	RQ77521	OCC_190	cpcc1_sd	BUS	765 KV BHADLA(PG) - BUS 1	POWER GRID	D	AMP OF BAY	17/Jan/2022	09:00	17/Jan/2022	18:00		PLANNED	Approved	17-Jan-22	14:00	17-Jan-22	23:00	
154	RQ77522	OCC_190	cpcc1_sd	BUS	765KV BUS 2 AT JHATIKARA(PG)	POWER GRID	D	For AMP Work	01/Jan/2022	09:00	01/Jan/2022	18:00	Kindly approve for dt.28.12.20 21.	PLANNED	Approved	01-Jan-22	09:00	01-Jan-22	18:00	
155	RQ77389	OCC_190	sldcrcs_sd	BUS	765KV BUS 2 AT ANTA(RS)	RRVPN L	D	lInd HALF YEARLY MAINTENANCE	27/Jan/2022	08:00	27/Jan/2022	18:00		PLANNED	Approved	27-Jan-22	08:00	27-Jan-22	18:00	
156	RQ77388	OCC_190	sldcrcs_sd	BUS	765KV BUS 1 AT ANTA(RS)	RRVPN L	D	lInd HALF YEARLY MAINTENANCE	19/Jan/2022	08:00	19/Jan/2022	18:00		PLANNED	Approved	19-Jan-22	08:00	19-Jan-22	18:00	
157	RQ77391	OCC_190	sldcrcs_sd	BUS	765KV BUS 2 AT PHAGI(RS)	RRVPN L	D	For testing of equipments under man Bus-II	05/Jan/2022	08:00	05/Jan/2022	18:00		PLANNED	Approved	05-Jan-22	08:00	05-Jan-22	18:00	subject to rajasthan consent.Generation in Kawai Chhabra complex to be restricted to 3500 MW.
158	RQ77390	OCC_190	sldcrcs_sd	BUS	765KV BUS 1 AT PHAGI(RS)	RRVPN L	D	For testing of equipments under man Bus-I	03/Jan/2022	08:00	03/Jan/2022	18:00		PLANNED	Approved	03-Jan-22	08:00	03-Jan-22	18:00	subject to rajasthan consent.Generation in Kawai Chhabra complex to be restricted to 3500 MW.
159	RQ77400	OCC_190	sldcrcs_sd	BR/BSR /MSC/ MSR	240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)	POWER GRID	D	1. Measurement of Tan-delta of Bushings of Reactors. 2. Other maintenance work of reactors. & Main Bay CB (705-52A)	27/Jan/2022	08:00	28/Jan/2022	18:00		PLANNED	Rejected					May be proposed for March
160	RQ77545	OCC_190	cpcc1_sd	BR/BSR /MSC/ MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	CSD FINE TUNING WORK	23/Jan/2022	15:00	23/Jan/2022	22:00		PLANNED	Approved	23-Jan-22	15:00	23-Jan-22	22:00	

161	RQ77531	OCC_190	cpcc1_sd	BR/BSR /MSC/ MSR	240 MVAR BUS REACTOR NO 1 AT 765KV CHITTORGARH(PG)	POWER GRID	D	AMP OF BUS REACTOR BANK & ASSOCIATED EQUIPMENT AT CHITTORGARH	20/Jan/2022	09:00	20/Jan/2022	18:00	DIA TO BE KEPT OPENED	PLANNED	Rejected					May be proposed for March
162	RQ77544	OCC_190	cpcc1_sd	BR/BSR /MSC/ MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV BHADLA_2 (PG)	POWER GRID	D	CSD FINE TUNING WORK	18/Jan/2022	15:00	18/Jan/2022	22:00		PLANNED	Approved	18-Jan-22	15:00	18-Jan-22	22:00	
163	RQ77543	OCC_190	cpcc1_sd	BR/BSR /MSC/ MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV KHETRI (PKTSL)	PKTSL	D	FOR TAKING R-PHASE UNIT IN SERVICE IN PLACE OF SPARE UNIT	12/Jan/2022	08:00	12/Jan/2022	18:00		PLANNED	Approved	12-Jan-22	08:00	12-Jan-22	14:00	
164	RQ77541	OCC_190	cpcc1_sd	BR/BSR /MSC/ MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV KHETRI (PKTSL)	PKTSL	D	CSD FINE TUNING WORK	10/Jan/2022	08:00	10/Jan/2022	18:00		PLANNED	Approved	10-Jan-22	08:00	10-Jan-22	18:00	
165	RQ77542	OCC_190	cpcc1_sd	BR/BSR /MSC/ MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV KHETRI (PKTSL)	PKTSL	D	CSD FINE TUNING WORK	07/Jan/2022	08:00	07/Jan/2022	18:00		PLANNED	Approved	07-Jan-22	08:00	07-Jan-22	18:00	
166	RQ77301	OCC_190	stuup_sd	BR/BSR /MSC/ MSR	240 MVAR BUS REACTOR NO 1 AT 765KV AGRA FATEHBAD(U P)	UPPTCL	D	For AMP of 400kV Bus Reactor Unit at 765kV Substation FAtehabad Agra	03/Jan/2022	09:00	03/Jan/2022	18:00		PLANNED	Rejected					May be proposed for March
167	RQ77536	OCC_190	cpcc1_sd	LINE REACTOR	330 MVAR NON-SWITCHABLE LR ON JHATIKARA-ALIGARH (PG) CKT-1 @JHATIKARA(PG)	POWER GRID	D	CSD INSTALLATION & TUNING ( 5 ONLINE SWITCHING)	25/Jan/2022	08:00	25/Jan/2022	18:00		PLANNED	Approved	25-Jan-22	08:00	25-Jan-22	18:00	

168	RQ77535	OCC_190	cpcc1_sd	LINE REACTOR	330 MVAR NON-SWITCHABLE LR ON JHATIKARA-ALIGARH (PG) CKT-1 @JHATIKARA(PG)	POWER GRID	D	CGL BREAKER RECTIFICATION	24/Jan/2022	08:00	24/Jan/2022	18:00		PLANNED	Approved	24-Jan-22	08:00	24-Jan-22	18:00	L/R SD shall be planned with Line SD works.
169	RQ77538	OCC_190	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-2 @BHADLA_2 (PG)	POWER GRID	D	CSD FINE TUNING WORK	22/Jan/2022	15:00	22/Jan/2022	22:00		PLANNED	Approved	22-Jan-22	15:00	22-Jan-22	22:00	
170	RQ77540	OCC_190	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-2 @BHADLA_2 (PG)	POWER GRID	D	CSD FINE TUNING WORK	21/Jan/2022	15:00	21/Jan/2022	22:00		PLANNED	Approved	21-Jan-22	15:00	21-Jan-22	22:00	
171	RQ77539	OCC_190	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-1 @BHADLA_2 (PG)	POWER GRID	D	CFT Terminal Replacement	21/Jan/2022	15:00	21/Jan/2022	22:00		PLANNED	Approved					May be clubbed with sl 131. May be clubbed with line outage
172	RQ77537	OCC_190	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_II(PG)	POWER GRID	D	CSD FINE TUNING WORK	20/Jan/2022	15:00	20/Jan/2022	22:00		PLANNED	Approved	20-Jan-22	15:00	20-Jan-22	22:00	
173	RQ77532	OCC_190	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-2 @BHADLA(PG)	POWER GRID	D	For AMP Work	19/Jan/2022	08:00	19/Jan/2022	18:00		PLANNED	Approved					May be clubbed with sl 131. May be clubbed with line outage

174	RQ77533	OCC_190	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-1 @BHADLA(PG)	POWER GRID	D	For AMP Work	18/Jan/2022	08:00	18/Jan/2022	18:00		PLANNED	Approved					May be clubbed with sl 132. May be clubbed with line outage
175	RQ77534	OCC_190	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PG) CKT-2 @JHATIKARA(PG)	POWER GRID	D	CSD TUNING ( 5 ONLINE OPERATION	17/Jan/2022	08:00	18/Jan/2022	18:00		PLANNED	Approved	17-Jan-22	08:00	18-Jan-22	18:00	
176	RQ77530	OCC_190	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-1 @BIKANER(PG)	POWER GRID	D	AMP OF REACTOR & ITS BAY	06/Jan/2022	09:00	06/Jan/2022	18:00		PLANNED	Approved					May be clubbed with sl 132. May be clubbed with line outage
177	RQ77529	OCC_190	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-2 @BIKANER(PG)	POWER GRID	D	AMP OF REACTOR & ITS BAY	05/Jan/2022	09:00	05/Jan/2022	18:00		PLANNED	Approved					May be clubbed with sl 131. May be clubbed with line outage
178	RQ77527	OCC_190	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER-MOGA (PG) CKT-2 @BIKANER(PG)	POWER GRID	D	AMP OF REACTOR & ITS BAY	04/Jan/2022	09:00	04/Jan/2022	18:00		PLANNED	Approved					May be clubbed with sl 129
179	RQ77528	OCC_190	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER-MOGA (PG) CKT-1 @BIKANER(PG)	POWER GRID	D	AMP OF REACTOR & ITS BAY	03/Jan/2022	09:00	03/Jan/2022	18:00		PLANNED	Approved					May be clubbed with sl 128

180	RQ77525	OCC_190	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-2 @BIKANER(PG)	POWER GRID	D	AMP OF REACTOR & ITS BAY	02/Jan/2022	09:00	02/Jan/2022	18:00		PLANNED	Approved					May be clubbed with sl 131
181	RQ77526	OCC_190	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-1 @BIKANER(PG)	POWER GRID	D	AMP OF REACTOR & ITS BAY	01/Jan/2022	09:00	01/Jan/2022	18:00		PLANNED	Approved					May be clubbed with sl 131
182	RQ77119	OCC_190	stuup_sd	LINE REACTOR	330 MVAR NON-SWITCHABLE LR ON BARA-MAINPURI (UP) CKT-1 @MAINPURI(UP)	UPPTCL	C	Reactor overhalling and testing work	17/Jan/2022	09:00	20/Jan/2022	18:30		PLANNED	Approved					To be clubbed with sl 147
183	RQ77568	OCC_190	cpcc1_sd	BAY	709 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT JHATIKARA(PG)	POWER GRID	D	For AMP Work	27/Jan/2022	08:00	28/Jan/2022	18:00		PLANNED	Approved	27-Jan-22	08:00	28-Jan-22	18:00	
184	RQ77383	OCC_190	cpcc3_sd	BAY	711 TIE BAY - 765/400KV 1500 MVA ICT 1 AT BALIA(PG) AND 765KV VARANASI-BALIA (PG) CKT-1	POWER GRID	D	AMP works	24/Jan/2022	10:00	25/Jan/2022	18:00		PLANNED	Approved	24-Jan-22	10:00	25-Jan-22	18:00	
185	RQ77604	OCC_190	cpcc3_sd	BAY	701 MAIN BAY - 765 KV AGRA-GWALIOR (PG) CKT-2 AND 765KV BUS 1 AT AGRA(PG)	POWER GRID	D	AMP works	24/Jan/2022	09:00	24/Jan/2022	18:00		PLANNED	Approved	24-Jan-22	09:00	24-Jan-22	18:00	

186	RQ77570	OCC_190	cpcc1_sd	BAY	702 TIE BAY - 765 KV AJMER-BHADLA_2 (PG) CKT-1 (POWERGRID ) AND 765/400 KV 1500 MVA ICT 1 AT AJMER(PG) AT 765 KV AJMER(PG) (POWERGRID )	POWER GRID	D	For AMP Work	24/Jan/2022	08:00	24/Jan/2022	18:00		PLANNED	Approved	24-Jan-22	08:00	24-Jan-22	18:00	
187	RQ77574	OCC_190	cpcc1_sd	BAY	708 TIE BAY - 765KV MEERUT-BHIWANI (PG) CKT-1 AND 765/400KV 1000 MVA ICT 2 AT BHIWANI(PG)	POWER GRID	D	For AMP Work	21/Jan/2022	08:00	22/Jan/2022	18:00		PLANNED	Approved	21-Jan-22	08:00	22-Jan-22	18:00	
188	RQ77825	OCC_190	cpcc3_sd	BAY	702 TIE BAY - 765 KV BALIA-LUCKNOW_2 (PG) CKT-1 AND 765/400 KV 1500 MVA ICT 1 AT LUCKNOW_2(PG)	POWER GRID	D	AMP works	20/Jan/2022	10:00	21/Jan/2022	18:00		PLANNED	Approved	20-Jan-22	10:00	21-Jan-22	18:00	
189	RQ77564	OCC_190	cpcc1_sd	BAY	701 MAIN BAY - 765/400 KV 800 MVA ICT 1 AT KOTESHWAR(PG) (POWERGRID )	POWER GRID	D	For AMP Work	20/Jan/2022	08:00	20/Jan/2022	18:00		PLANNED	Approved	20-Jan-22	08:00	20-Jan-22	18:00	

190	RQ77575	OCC_190	cpcc1_sd	BAY	718 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV BHIWANI(PG)	POWER GRID	D	For AMP Work	19/Jan/2022	08:00	20/Jan/2022	18:00		PLANNED	Approved	19-Jan-22	08:00	20-Jan-22	18:00	
191	RQ77569	OCC_190	cpcc1_sd	BAY	704 MAIN BAY - 765KV AGRA-JHATIKARA (PG) CKT-1 AT JHATIKARA(PG)	POWER GRID	D	For AMP Work	19/Jan/2022	08:00	20/Jan/2022	18:00		PLANNED	Approved	19-Jan-22	08:00	20-Jan-22	18:00	
192	RQ77816	OCC_190	cpcc3_sd	BAY	707 MAIN BAY - 765KV LUCKNOW_2-BAREILLY (PG) CKT-1 AT LUCKNOW_2(PG)	POWER GRID	D	AMP works	18/Jan/2022	10:00	19/Jan/2022	18:00		PLANNED	Approved	18-Jan-22	10:00	19-Jan-22	18:00	
193	RQ77371	OCC_190	cpcc3_sd	BAY	708 TIE BAY - 765/400KV 1500 MVA ICT 2 AT BALIA(PG) AND 765KV BALIA(PG)-GAYA(PG) (UNDEF) CKT-1	POWER GRID	D	amp work	17/Jan/2022	10:00	18/Jan/2022	18:00		PLANNED	Approved	17-Jan-22	10:00	18-Jan-22	18:00	
194	RQ77565	OCC_190	cpcc1_sd	BAY	712 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV CHITTORGAR H(PG)	POWER GRID	D	For AMP Work	17/Jan/2022	08:00	19/Jan/2022	18:00		PLANNED	Approved	17-Jan-22	08:00	19-Jan-22	18:00	
195	RQ77572	OCC_190	cpcc1_sd	BAY	717 TIE BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 AND 240 MVAR BUS REACTOR NO 2 AT 765KV BHIWANI(PG)	POWER GRID	D	For AMP Work	17/Jan/2022	08:00	18/Jan/2022	18:00		PLANNED	Approved	17-Jan-22	08:00	18-Jan-22	18:00	



196	RQ77576	OCC_190	cpcc1_sd	BAY	715 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV BHIWANI(PG)	POWER GRID	D	For AMP Work	14/Jan/2022	08:00	15/Jan/2022	18:00		PLANNED	Approved	14-Jan-22	08:00	15-Jan-22	18:00	
197	RQ77547	OCC_190	cpcc1_sd	BAY	721 MAIN BAY - 765 KV BHADLA-BIKANER (PG) CKT-1 (POWERGRID ) AND 765 KV BIKANER(PG) BUS 2 AT 765 KV BIKANER(PG) (POWERGRID )	POWER GRID	D	For AMP Work	14/Jan/2022	08:00	14/Jan/2022	18:00		PLANNED	Approved	14-Jan-22	08:00	14-Jan-22	18:00	
198	RQ77555	OCC_190	cpcc1_sd	BAY	718 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT BHADLA(PG) AND 765 KV BHADLA(PG) BUS 2	POWER GRID	D	For AMP Work	13/Jan/2022	08:00	13/Jan/2022	18:00		PLANNED	Approved	13-Jan-22	08:00	13-Jan-22	18:00	
199	RQ77546	OCC_190	cpcc1_sd	BAY	720 TIE BAY - 765 KV BHADLA-BIKANER (PG) CKT-1 (POWERGRID ) AND 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-1 AT 765 KV BIKANER(PG) (POWERGRID )	POWER GRID	D	For AMP Work	13/Jan/2022	08:00	13/Jan/2022	18:00		PLANNED	Approved	13-Jan-22	08:00	13-Jan-22	18:00	

200	RQ77573	OCC_190	cpcc1_sd	BAY	714 TIE BAY - 765KV MOGA-BHIWANI (PG) CKT-1 AND 240 MVAR BUS REACTOR NO 1 AT 765KV BHIWANI(PG)	POWER GRID	D	For AMP Work	12/Jan/2022	08:00	13/Jan/2022	18:00		PLANNED	Approved	12-Jan-22	08:00	13-Jan-22	18:00	
201	RQ77554	OCC_190	cpcc1_sd	BAY	717 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT BHADLA(PG) AND FUTURE	POWER GRID	D	For AMP Work	12/Jan/2022	08:00	12/Jan/2022	18:00		PLANNED	Approved	12-Jan-22	08:00	12-Jan-22	18:00	
202	RQ77550	OCC_190	cpcc1_sd	BAY	718 MAIN BAY - 765 KV BHADLA-BIKANER (PG) CKT-2 (POWERGRID ) AND FUTURE AT 765 KV BIKANER(PG) (POWERGRID )	POWER GRID	D	For AMP Work	12/Jan/2022	08:00	12/Jan/2022	18:00		PLANNED	Approved	12-Jan-22	08:00	12-Jan-22	18:00	
203	RQ77557	OCC_190	cpcc1_sd	BAY	715 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT BHADLA(PG) AND 765 KV BHADLA(PG) - BUS 2	POWER GRID	D	For AMP Work	11/Jan/2022	08:00	11/Jan/2022	18:00		PLANNED	Approved	11-Jan-22	08:00	11-Jan-22	18:00	
204	RQ77549	OCC_190	cpcc1_sd	BAY	711 TIE BAY - 765 KV BIKANER-MOGA (PG) CKT-1 AND 765/400 KV 1500 MVA ICT 2 AT BIKANER(PG) AT 765 KV BIKANER(PG)	POWER GRID	D	For AMP Work	11/Jan/2022	08:00	11/Jan/2022	18:00		PLANNED	Approved	11-Jan-22	08:00	11-Jan-22	18:00	

205	RQ77566	OCC_190	cpcc1_sd	BAY	710 MAIN BAY - 765KV AJMER-CHITTORGAR H (PG) CKT-2 AT CHITTORGAR H(PG)	POWER GRID	D	For AMP Work	10/Jan/2022	08:00	12/Jan/2022	18:00		PLANNED	Approved	10-Jan-22	08:00	12-Jan-22	18:00	
206	RQ77579	OCC_190	cpcc1_sd	BAY	713 MAIN BAY - 765KV MOGA-BHIWANI (PG) CKT-1 AT BHIWANI(PG)	POWER GRID	D	For AMP Work	10/Jan/2022	08:00	11/Jan/2022	18:00		PLANNED	Approved	10-Jan-22	08:00	11-Jan-22	18:00	
207	RQ77553	OCC_190	cpcc1_sd	BAY	710 MAIN BAY - 765 KV BIKANER-MOGA (PG) CKT-1 AT BIKANER	POWER GRID	D	For AMP Work	10/Jan/2022	08:00	10/Jan/2022	18:00		PLANNED	Approved	10-Jan-22	08:00	10-Jan-22	18:00	
208	RQ77556	OCC_190	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT BHADLA(PG) AND FUTURE	POWER GRID	D	For AMP Work	10/Jan/2022	08:00	10/Jan/2022	18:00		PLANNED	Approved	10-Jan-22	08:00	10-Jan-22	18:00	
209	RQ77813	OCC_190	cpcc3_sd	BAY	701 MAIN BAY - 765 KV VARANASI-FATEHPUR (PG) CKT-1 AT FATEHPUR(PG)	POWER GRID	D	AMP work	10/Jan/2022	08:00	10/Jan/2022	18:00		PLANNED	Approved	10-Jan-22	08:00	10-Jan-22	18:00	
210	RQ77548	OCC_190	cpcc1_sd	BAY	709 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT BIKANER(PG)	POWER GRID	D	For AMP Work	09/Jan/2022	08:00	09/Jan/2022	18:00		PLANNED	Approved	09-Jan-22	08:00	09-Jan-22	18:00	
211	RQ77393	OCC_190	cpcc3_sd	BAY	707 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT KANPUR_GIS(PG) AND FUTURE	POWER GRID	D	AMP works	08/Jan/2022	10:00	08/Jan/2022	18:00		PLANNED	Approved	08-Jan-22	10:00	08-Jan-22	18:00	

212	RQ77688	OCC_190	cpcc2_sd	BAY	708 TIE BAY - 765KV MOGA-MEERUT (PG) CKT-1 AND 765/400KV 1500 MVA ICT 1 AT MOGA(PG)	POWER GRID	D	For washing of Insulators in view of Huge pollution in the area.	08/Jan/2022	09:00	08/Jan/2022	18:00	Kindly approve	PLANNED	Approved	08-Jan-22	09:00	08-Jan-22	18:00	
213	RQ77558	OCC_190	cpcc1_sd	BAY	712 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT BHADLA(PG) AND 765 KV BHADLA(PG) - BUS 2	POWER GRID	D	For AMP Work	08/Jan/2022	08:00	08/Jan/2022	18:00		PLANNED	Approved	08-Jan-22	08:00	08-Jan-22	18:00	
214	RQ77552	OCC_190	cpcc1_sd	BAY	707 MAIN BAY - 765 KV BIKANER-BHADLA_2 (PG) CKT-2 (POWERGRID ) AND 765 KV BIKANER(PG) - BUS 1 AT 765 KV BIKANER(PG) (POWERGRID )	POWER GRID	D	For AMP Work	08/Jan/2022	08:00	08/Jan/2022	18:00		PLANNED	Approved	08-Jan-22	08:00	08-Jan-22	18:00	
215	RQ77690	OCC_190	cpcc2_sd	BAY	705 TIE BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV MOGA(PG) (POWERGRID ) AND 330 MVAR LR ON 765 KV BIKANER-MOGA (PG) CKT-2 @MOGA(PG) AT 765 KV MOGA(PG) (POWERGRID )	POWER GRID	D	For washing of Insulators in view of Huge pollution in the area.	07/Jan/2022	09:00	07/Jan/2022	18:00	Kindly approve	PLANNED	Approved	07-Jan-22	09:00	07-Jan-22	18:00	

216	RQ77559	OCC_190	cpcc1_sd	BAY	711 TIE BAY - 765 KV BHADLA-BIKANER (PG) CKT-2 AND 765/400 KV 1500 MVA ICT 1 AT BHADLA(PG)	POWER GRID	D	For AMP Work	07/Jan/2022	08:00	07/Jan/2022	18:00		PLANNED	Approved	07-Jan-22	08:00	07-Jan-22	18:00	
217	RQ77551	OCC_190	cpcc1_sd	BAY	704 MAIN BAY - 765 KV BIKANER(PG) BUS 1 (POWERGRID ) AND 765 KV BIKANER-BHADLA_2 (PG) CKT-1 AT 765 KV BIKANER(PG) (POWERGRID )	POWER GRID	D	For AMP Work	07/Jan/2022	08:00	07/Jan/2022	18:00		PLANNED	Approved	07-Jan-22	08:00	07-Jan-22	18:00	
218	RQ77571	OCC_190	cpcc1_sd	BAY	720 TIE BAY - 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 AND 240 MVAR BUS REACTOR NO 3 AT 765KV BHIWANI(PG)	POWER GRID	D	For AMP Work	07/Jan/2022	08:00	08/Jan/2022	18:00		PLANNED	Approved	07-Jan-22	08:00	08-Jan-22	18:00	
219	RQ77689	OCC_190	cpcc2_sd	BAY	702 TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV MOGA(PG) (POWERGRID ) AND 765 KV BIKANER-MOGA (PG) CKT-1 AT 765 KV MOGA(PG) (POWERGRID )	POWER GRID	D	For washing of Insulators in view of Huge pollution in the area.	06/Jan/2022	09:00	06/Jan/2022	18:00	Kindly approve	PLANNED	Approved	06-Jan-22	09:00	06-Jan-22	18:00	

220	RQ77560	OCC_190	cpcc1_sd	BAY	710 MAIN BAY - 765 KV BHADLA-BIKANER (PG) CKT-2 AND FUTURE AT BHADLA(PG)	POWER GRID	D	For AMP Work	06/Jan/2022	08:00	06/Jan/2022	18:00		PLANNED	Approved	06-Jan-22	08:00	06-Jan-22	18:00	
221	RQ77563	OCC_190	cpcc1_sd	BAY	709 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV BHADLA(PG) AND FUTURE	POWER GRID	D	For AMP Work	05/Jan/2022	08:00	05/Jan/2022	18:00		PLANNED	Approved	05-Jan-22	08:00	05-Jan-22	18:00	
222	RQ77567	OCC_190	cpcc1_sd	BAY	703 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV JHATIKARA(PG)	POWER GRID	D	For AMP Work	05/Jan/2022	08:00	05/Jan/2022	18:00		PLANNED	Approved	05-Jan-22	08:00	05-Jan-22	18:00	
223	RQ77577	OCC_190	cpcc1_sd	BAY	719 MAIN BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 AT BHIWANI(PG)	POWER GRID	D	For AMP Work	05/Jan/2022	08:00	06/Jan/2022	18:00		PLANNED	Approved	05-Jan-22	08:00	06-Jan-22	18:00	
224	RQ77562	OCC_190	cpcc1_sd	BAY	708 TIE BAY - 765 KV BHADLA-BIKANER (PG) CKT-1 AND 240 MVAR BUS REACTOR NO 1 AT 765 KV BHADLA(PG)	POWER GRID	D	For AMP Work	04/Jan/2022	08:00	04/Jan/2022	18:00		PLANNED	Approved	04-Jan-22	08:00	04-Jan-22	18:00	
225	RQ77365	OCC_190	cpcc3_sd	BAY	704 MAIN BAY - 765KV BALIA-LUCKNOW_2 (PG) CKT-1 AT BALIA(PG)	POWER GRID	D	amp work	03/Jan/2022	10:00	04/Jan/2022	18:00		PLANNED	Approved	03-Jan-22	10:00	04-Jan-22	18:00	

226	RQ77561	OCC_190	cpcc1_sd	BAY	707 MAIN BAY - 765 KV BHADLA-BIKANER (PG) CKT-1 AND FUTURE AT BHADLA(PG)	POWER GRID	D	For AMP Work	03/Jan/2022	08:00	03/Jan/2022	18:00		PLANNED	Approved	03-Jan-22	08:00	03-Jan-22	18:00	
227	RQ77578	OCC_190	cpcc1_sd	BAY	716 MAIN BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 AT BHIWANI(PG)	POWER GRID	D	For AMP Work	03/Jan/2022	08:00	04/Jan/2022	18:00		PLANNED	Approved	03-Jan-22	08:00	04-Jan-22	18:00	
228	RQ77117	OCC_190	stuup_sd	BAY	712 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV MAINPURI(U P)	UPPTCL	D	CB Jumpers Replacements	24/Jan/2022	10:00	24/Jan/2022	18:00		PLANNED	Approved	24-Jan-22	10:00	24-Jan-22	18:00	
229	RQ77116	OCC_190	stuup_sd	BAY	712 MAIN BAY - 765KV/400KV AGRA FATEHBAD(U P)-ICT-1 AT AGRA FATEHBAD(U P)	UPPTCL	C	Ms SIEMES has issued one technical advisory on minor defect In 800 kV CB's and Guide Valve replacement is to be done as these Breaker are installed in 712Bay at 765 kV s/s UPPTCL Fatehabad Agra UP.	24/Jan/2022	09:00	27/Jan/2022	18:00		PLANNED	Approved	24-Jan-22	09:00	27-Jan-22	18:00	
230	RQ77118	OCC_190	stuup_sd	BAY	711 TIE BAY - 765 KV GR.NOIDA_2(UPC)-MAINPURI (UP) CKT-1 AND 240 MVAR BUS REACTOR NO 1 AT 765 KV MAINPURI(U P) AT 765 KV MAINPURI(U P)	UPPTCL	D	CB Jumpers Replacements	22/Jan/2022	10:00	22/Jan/2022	18:00		PLANNED	Approved	22-Jan-22	10:00	22-Jan-22	18:00	

231	RQ77115	OCC_190	stuup_sd	BAY	709 MAIN BAY - 765KV/400KV AGRA FATEHBAD(U P)-ICT-2 AT AGRA FATEHBAD(U P)	UPPTCL	C	Ms SIEMES has issued one technical advisory on minor defect In 800 kV CB's and Guide Valve replacement is to be done as these Breaker are installed in 709Bay at 765 kV s/s UPPTCL Fatehabad Agra UP.	19/Jan/2022	09:00	22/Jan/2022	18:00		PLANNED	Approved	19-Jan-22	09:00	22-Jan-22	18:00	
232	RQ77114	OCC_190	stuup_sd	BAY	703 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV AGRA FATEHBAD(U P)	UPPTCL	C	Ms SIEMES has issued one technical advisory on minor defect In 800 kV CB's and Guide Valve replacement is to be done as these Breaker are installed in 703Bay at 765 kV s/s UPPTCL Fatehabad Agra UP.	15/Jan/2022	09:00	18/Jan/2022	18:00		PLANNED	Approved	15-Jan-22	09:00	18-Jan-22	18:00	
233	RQ77113	OCC_190	stuup_sd	BAY	702 TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV AGRA FATEHBAD(U P) (UPPTCL) AND 765 KV AGRA FATEHBAD-GHATAMPUR_TPS (UP) CKT-1 AT 765 KV AGRA FATEHBAD(U P) (UPPTCL)	UPPTCL	C	Ms SIEMES has issued one technical advisory on minor defect In 800 kV CB's and Guide Valve replacement is to be done as these Breaker are installed in 702Bay at 765 kV s/s UPPTCL Fatehabad Agra UP.	10/Jan/2022	09:00	13/Jan/2022	18:00		PLANNED	Approved	10-Jan-22	09:00	13-Jan-22	18:00	
234	RQ77111	OCC_190	stuup_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 2 AT UNNAO(UP)	UPPTCL	D	"For Different type Testing of various equipments like CBs,CTs,CVTs,Isolators etc. "	29/Jan/2022	09:00	30/Jan/2022	18:00		PLANNED	Approved	29-Jan-22	09:00	30-Jan-22	18:00	



235	RQ77120	OCC_190	stuup_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 1 AT UNNAO(UP)	UPPTCL	D	"1. For the checking and testing of LV side BCU relay by M/s GE T&D Engineer. 2. Different Testing of various equipments like CBs, CTs, CVTs, Isolators etc. will also done in above shut down. "	22/Jan/2022	09:00	22/Jan/2022	18:00	Shut down proposed again as per remark of NRPC in 189 OCC Meeting on Sr. No. 205, allowed at the condition of after revival of Rihand - Dadri bipole, if it is availed in Month of December then it will be not needed in January 2022.	PLANNED	Approved	22-Jan-22	09:00	22-Jan-22	18:00		
236	RQ77112	OCC_190	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BARA(UP)	UPPTCL	C	For stringing work (3 Days- 01.01.2022 to 03.01.2022) and Construction of Fire wall due to induction effect in switchyard, shutdown required for safety purpose	01/Jan/2022	08:00	30/Jan/2022	19:00		PLANNED	Rejected						May be clubbed with unit outages at BARA. May confirm the SD period Time.
237	RQ77518	OCC_190	cpcc1_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 1 AT BHIWANI(PG)	POWER GRID	D	For AMP Work	23/Jan/2022	09:00	23/Jan/2022	18:00		PLANNED	Approved	23-Jan-22	09:00	23-Jan-22	18:00		
238	RQ77519	OCC_190	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG)	POWER GRID	D	CSD FINE TUNING WORK	20/Jan/2022	15:00	20/Jan/2022	22:00		PLANNED	Approved	20-Jan-22	15:00	20-Jan-22	22:00		
239	RQ77520	OCC_190	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG)	POWER GRID	D	CSD FINE TUNING WORK	19/Jan/2022	15:00	19/Jan/2022	22:00		PLANNED	Approved	19-Jan-22	15:00	19-Jan-22	22:00		

240	RQ77517	OCC_190	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT AJMER(PG)	POWER GRID	D	For AMP Work	14/Jan/2022	09:00	14/Jan/2022	18:00		PLANNED	Approved	14-Jan-22	09:00	14-Jan-22	18:00	
241	RQ77513	OCC_190	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG)	POWER GRID	D	CSD FINE TUNING WORK	10/Jan/2022	15:00	10/Jan/2022	22:00		PLANNED	Approved	10-Jan-22	15:00	10-Jan-22	22:00	
242	RQ77512	OCC_190	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG)	POWER GRID	D	CSD FINE TUNING WORK	09/Jan/2022	15:00	09/Jan/2022	22:00		PLANNED	Approved	09-Jan-22	15:00	09-Jan-22	22:00	
243	RQ77511	OCC_190	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG)	POWER GRID	D	For attending Punch Points	05/Jan/2022	15:00	05/Jan/2022	23:00		PLANNED	Approved	05-Jan-22	15:00	05-Jan-22	23:00	
244	RQ77368	OCC_190	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BALIA(PG)	POWER GRID	D	amp work	05/Jan/2022	10:00	05/Jan/2022	18:00		PLANNED	Approved	05-Jan-22	10:00	05-Jan-22	18:00	
245	RQ77504	OCC_190	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT MEERUT(PG)	POWER GRID	D	Variable Frequency Tan delta of Bushing	03/Jan/2022	08:00	03/Jan/2022	18:00		PLANNED	Approved	03-Jan-22	08:00	03-Jan-22	18:00	
246	RQ77398	OCC_190	sldcrcs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT ANTA(RS)	RRV PN L	D	IIInd HALF YEARLY MAINTENANCE	12/Jan/2022	08:00	12/Jan/2022	18:00		PLANNED	Approved	12-Jan-22	08:00	12-Jan-22	18:00	
247	RQ77397	OCC_190	sldcrcs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT ANTA(RS)	RRV PN L	D	IIInd HALF YEARLY MAINTENANCE	10/Jan/2022	08:00	10/Jan/2022	18:00		PLANNED	Approved	10-Jan-22	08:00	10-Jan-22	18:00	
248	RQ77507	OCC_190	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL)	PKTSL	D	CSD FINE TUNING WORK	06/Jan/2022	09:00	06/Jan/2022	18:00		PLANNED	Approved	06-Jan-22	09:00	06-Jan-22	18:00	
249	RQ77506	OCC_190	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL)	PKTSL	D	CSD FINE TUNING WORK	05/Jan/2022	09:00	05/Jan/2022	18:00		PLANNED	Approved	05-Jan-22	09:00	05-Jan-22	18:00	
250	RQ77508	OCC_190	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL)	PKTSL	D	FOR TAKING SPARE UNIT IN SERVICE IN PLACE OF Y-PHASE	04/Jan/2022	08:00	04/Jan/2022	18:00		PLANNED	Approved	04-Jan-22	08:00	04-Jan-22	18:00	

251	RQ77447	OCC_190	sldcuk_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-SRINAGAR(UK) (UK) CKT-1	PTCUL	C	Shutdown required by GVK for replacement of CT	31/Jan/2022	09:00	05/Feb/2022	18:00		PLANNED	Approved	31-Jan-22	09:00	01-Feb-22	18:00	subject to UP consent
252	RQ77457	OCC_190	sldcuk_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-SRINAGAR(UK) (UK) CKT-2	PTCUL	D	for scheduled preventive maintenance	10/Jan/2022	10:00	10/Jan/2022	16:00		PLANNED	Approved	10-Jan-22	10:00	10-Jan-22	16:00	
253	RQ77456	OCC_190	sldcuk_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-SRINAGAR(UK) (UK) CKT-1	PTCUL	D	for scheduled preventive maintenance	07/Jan/2022	10:00	07/Jan/2022	16:00		PLANNED	Approved	07-Jan-22	10:00	07-Jan-22	16:00	
254	RQ78103	OCC_190	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHADLA-BHADLA_2 (PG) CKT-1	POWER GRID	D	For installation of Bird Diverter	31/Jan/2022	08:00	03/Feb/2022	18:00	Other Ckt will be in non-auto mode	PLANNED	Approved	31-Jan-22	15:00	03-Feb-22	23:00	To be taken after 1500 Hrs
255	RQ77829	OCC_190	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV CHITTORGAR H(RS)-CHITTORGAR H(PG) (PG) CKT-2	POWER GRID	D	Annual maintenance of Terminal equipment , as well as Line maintenance work .Auto reclose relay of Ckt# 1 to be kept into non auto mode at both end. Dia to be kept opened..	29/Jan/2022	10:00	29/Jan/2022	18:00		PLANNED	Approved	29-Jan-22	10:00	29-Jan-22	18:00	
256	RQ78175	OCC_190	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-CHAMBA(PG) (PG) CKT-1	POWER GRID	C	For Interconnection of Bus Bar for construction of new 400KV 125MVAR Bus Reactor bay(408) & 02 No Line bays. 400KV Lahal 1 Bay (409) & 400KV Lahal 2 Bay(410).	29/Jan/2022	09:00	31/Jan/2022	18:00	Kindly Approve	PLANNED	Approved	29-Jan-22	09:00	31-Jan-22	18:00	

257	RQ78079	OCC_190	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV DEEPALPUR(J HKT)-BAWANA(DV) (PG) CKT-1	POWER GRID	D	For TL AMP works, with Abdullapur Bawana on Non auto	29/Jan/2022	09:00	29/Jan/2022	18:00	Kindly Approve.	PLANNED	Approved	29-Jan-22	09:00	29-Jan-22	18:00	
258	RQ77828	OCC_190	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV CHITTORGAR H(RS)-CHITTORGAR H(PG) (PG) CKT-1	POWER GRID	D	Annual maintenance of Terminal equipment , as well as Line maintenance work .Auto reclose relay of Ckt#2 to be kept into non auto mode at both end. Dia to be kept opened	28/Jan/2022	10:00	28/Jan/2022	18:00		PLANNED	Approved	28-Jan-22	10:00	28-Jan-22	18:00	
259	RQ78075	OCC_190	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ABDULLAPUR (PG)-DEEPALPUR(J HKT) (PG) CKT 1	POWER GRID	D	For TL AMP works, with Abdullapur Bawana on Non auto	28/Jan/2022	09:00	28/Jan/2022	18:00	Kindly approve.	PLANNED	Approved	28-Jan-22	09:00	28-Jan-22	18:00	
260	RQ77827	OCC_190	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTORGAR H(RS) (PG) CKT-1	POWER GRID	D	Annual maintenance of Terminal equipment , as well as Line maintenance work .Auto reclose relay of RAPPC - KANKROIL Ckt# to be kept into non auto mode at both end. Dia to be kept opened	27/Jan/2022	10:00	27/Jan/2022	18:00		PLANNED	Approved	27-Jan-22	10:00	27-Jan-22	18:00	
261	RQ78073	OCC_190	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ABDULLAPUR (PG)-BAWANA(DV) (PG) CKT-1	POWER GRID	D	For TL AMP works, with Abdullapur Deepalpur on Non auto	27/Jan/2022	09:00	27/Jan/2022	18:00	Kindly Approve.	PLANNED	Approved	27-Jan-22	09:00	27-Jan-22	18:00	
262	RQ78111	OCC_190	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2	POWER GRID	D	For installation of Bird Diverter	27/Jan/2022	08:00	28/Jan/2022	18:00	Other Ckt will be in non-auto mode	PLANNED	Approved	27-Jan-22	15:00	28-Jan-22	23:00	To be taken after 1500 Hrs

263	RQ78135	OCC_190	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-BHADLA_2 (PG) CKT-1	POWER GRID	D	For installation of Bird Diverter	27/Jan/2022	08:00	30/Jan/2022	18:00	Ckt-2 is not in list. Hence, plz approve ckt2 S/D in requested date instead of ckt1. Ckt-1 SD already requested separately. Other Ckt will be in non-auto mode	PLANNED	Approved	27-Jan-22	15:00	30-Jan-22	23:00	To be taken after 1500 Hrs
264	RQ77863	OCC_190	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TEHRI(THDC)-KOTESHWAR(PG) (PG) CKT-1	POWER GRID	D	Replacement of CC Ring Installation, Jumper, spacer tightening work	26/Jan/2022	08:00	26/Jan/2022	18:00	S/D may be availed at 26.12.2021	PLANNED	Approved	26-Jan-22	08:00	26-Jan-22	18:00	
265	RQ78171	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-CHAMBA(PG) (PG) CKT-1	POWER GRID	C	For Interconnection of Bus Bar for construction of new 400KV 125MVAR Bus Reactor bay(408) & 02 No Line bays. 400KV Lahal 1 Bay (409) & 400KV Lahal 2 Bay(410).	25/Jan/2022	09:00	27/Jan/2022	18:00	Kindly Approve	PLANNED	Approved	25-Jan-22	09:00	27-Jan-22	18:00	
266	RQ78110	OCC_190	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1	POWER GRID	D	For installation of Bird Diverter	24/Jan/2022	08:00	25/Jan/2022	18:00	Other Ckt will be in non-auto mode	PLANNED	Approved	24-Jan-22	15:00	25-Jan-22	23:00	To be taken after 1500 Hrs
267	RQ78100	OCC_190	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-FATEHGARH_II (PG) CKT-2	POWER GRID	D	For installation of Bird Diverter	23/Jan/2022	08:00	26/Jan/2022	18:00	Other Ckt will be in non-auto mode	PLANNED	Approved	23-Jan-22	15:00	26-Jan-22	23:00	To be taken after 1500 Hrs

268	RQ77257	OCC_190	sldchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BALLABHGARH(PG)-NAWADA(HV) (PG) CKT-1	POWER GRID	D	For replacement of line isolator from 2000A to 3150A capacity	21/Jan/2022	10:00	21/Jan/2022	17:00		PLANNED	Approved	21-Jan-22	10:00	21-Jan-22	17:00	
269	RQ77423	OCC_190	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-1	POWER GRID	D	AMP work	20/Jan/2022	09:00	20/Jan/2022	18:00		PLANNED	Approved	20-Jan-22	09:00	20-Jan-22	18:00	
270	RQ77839	OCC_190	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-2	POWER GRID	C	Stringing of 400 kv D/C Mahendragarh-Bhiwani TL at Loc.34/0-35/0	20/Jan/2022	08:00	20/Jan/2022	18:00		PLANNED	Approved	20-Jan-22	08:00	20-Jan-22	18:00	
271	RQ77840	OCC_190	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-3	POWER GRID	C	Stringing of 400 kv D/C Mahendragarh-Bhiwani TL at Loc.34/0-35/0	20/Jan/2022	08:00	20/Jan/2022	18:00		PLANNED	Approved	20-Jan-22	08:00	20-Jan-22	18:00	
272	RQ77341	OCC_190	sldchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ABDULLAPUR (PG)-DEEPALPUR(JHKT) (PG) CKT 1	POWER GRID	D	For JKTPL SCADA upgradation	19/Jan/2022	13:00	19/Jan/2022	15:00		PLANNED	Approved	19-Jan-22	13:00	19-Jan-22	15:00	
273	RQ77387	OCC_190	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV SINGRAULI(N T)-LUCKNOW(UP) (PG) CKT-1	POWER GRID	D	Transfer bus Pantograph isolator retrofitment work at Lucknow(UP)	19/Jan/2022	09:00	21/Jan/2022	18:00	On each day of shutdown 01 no. isolator shall be dismantled and erected and line shall be taken into service after completion of erection every day.	PLANNED	Approved	19-Jan-22	09:00	21-Jan-22	18:00	To be given on daily Basis along with TBC, subject to UP/NTPC consent

274	RQ78076	OCC_190	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KANPUR(PG)-PANKI(UP) (PG) CKT-1	POWER GRID	C	"For replacement of old 89 B isolator of 400 kv Knp Panki I Line under add cap at Panki end. Simultaneously S/d of line is required along with Bus 2 because TBC is not available at Panki"	19/Jan/2022	09:00	21/Jan/2022	18:00		PLANNED	Approved	19-Jan-22	09:00	21-Jan-22	18:00	subject to UP consent. Subject to Unnao panki restoration/safety clearance
275	RQ77335	OCC_190	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BAHADURGA RH(PG)-KABULPUR(HV) (PG) CKT-1	POWER GRID	D	For JKTP SCADA upgradation. The system availability will not affect as it would charged through TIE bay	18/Jan/2022	16:00	18/Jan/2022	18:00		PLANNED	Approved	18-Jan-22	16:00	18-Jan-22	18:00	
276	RQ77340	OCC_190	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1	POWER GRID	D	For JKTP SCADA upgradation	18/Jan/2022	13:00	18/Jan/2022	16:00		PLANNED	Approved	18-Jan-22	13:00	18-Jan-22	16:00	
277	RQ77370	OCC_190	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV SARNATH(UP)-VARANASI(PG) (PG) CKT-2	POWER GRID	D	amp work	18/Jan/2022	10:00	18/Jan/2022	18:00		PLANNED	Approved	18-Jan-22	10:00	18-Jan-22	18:00	
278	RQ77239	OCC_190	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ORAI(PG)-ORAI(UP) (PG) CKT-2	POWER GRID	D	For routine Testing and Maintenance.	18/Jan/2022	09:00	18/Jan/2022	18:00		PLANNED	Approved	18-Jan-22	09:00	18-Jan-22	18:00	
279	RQ78099	OCC_190	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHADLA-FATEHGARH_II (PG) CKT-1	POWER GRID	D	For installation of Bird Diverter	18/Jan/2022	08:00	22/Jan/2022	18:00	Other Ckt will be in non-auto mode	PLANNED	Approved	18-Jan-22	15:00	22-Jan-22	23:00	To be taken after 1500 Hrs
280	RQ77336	OCC_190	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHIWANI(PG)-KABULPUR(HV) (PG) CKT-1	POWER GRID	D	For JKTP SCADA upgradation. The system availability will not affect as it would charged through TIE bay	17/Jan/2022	16:00	17/Jan/2022	18:00		PLANNED	Approved	17-Jan-22	16:00	17-Jan-22	18:00	

281	RQ77238	OCC_190	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ORAI(PG)-ORAI(UP) (PG) CKT-1	POWER GRID	D	For routine Testing and Maintenance.	17/Jan/2022	09:00	17/Jan/2022	18:00		PLANNED	Approved	17-Jan-22	09:00	17-Jan-22	18:00	
282	RQ77424	OCC_190	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	POWER GRID	D	AMP work	17/Jan/2022	09:00	17/Jan/2022	18:00		PLANNED	Approved	17-Jan-22	09:00	17-Jan-22	18:00	
283	RQ77820	OCC_190	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NEEMRANASIKAR (PG) CKT-2	POWER GRID	D	For protection AMP Work	17/Jan/2022	08:00	17/Jan/2022	18:00		PLANNED	Approved	17-Jan-22	08:00	17-Jan-22	18:00	
284	RQ77866	OCC_190	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-1	POWER GRID	C	For upgradation of Jack Bus from Twin Bersimis to Quad Moose as the Dia has to be upgraded from 2000A to 3000A under Series Bus Reactor Scheme	17/Jan/2022	08:00	19/Jan/2022	18:00		PLANNED	Approved	17-Jan-22	08:00	19-Jan-22	18:00	
285	RQ77418	OCC_190	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-2	POWER GRID	D	For maintenance & testing work of line equipment and replacement work of faulty surge counters in 400KV Phagi-Bassi Line-II	17/Jan/2022	08:00	17/Jan/2022	18:00		PLANNED	Approved	17-Jan-22	08:00	17-Jan-22	18:00	
286	RQ77351	OCC_190	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV SARNATH(UP) VARANASI(PG) (PG) CKT-1	POWER GRID	D	Routine Testing & General Maintenance of Line Bay	16/Jan/2022	09:00	16/Jan/2022	18:00	Power flow through 400KV Sarnath-Varanasi PG-I line will be intruptted during this shutdown.	PLANNED	Approved	16-Jan-22	09:00	16-Jan-22	18:00	



287	RQ78168	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-2	POWER GRID	D	For crossing of GIS Duct of new reactor bay over existing GIS ducts as SF6 to air bushing is very near to working area and due to space constraints at site, shutdown of bay requires	16/Jan/2022	09:00	18/Jan/2022	18:00	Kindly Approve	PLANNED	Approved	16-Jan-22	09:00	18-Jan-22	18:00	
288	RQ78070	OCC_190	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-PANKI(UP) (PG) CKT-1	POWER GRID	C	"For replacement of old 89 A isolator of 400 kV Knp Panki I Line under add cap at Panki end. Simultaneously S/d of line is required along with Bus 1 because TBC is not available at Panki"	16/Jan/2022	09:00	18/Jan/2022	18:00		PLANNED	Approved	16-Jan-22	09:00	18-Jan-22	18:00	subject to UP consent. Subject to Unnao panki restoration/safety clearance
289	RQ78249	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1	POWER GRID	D	SD Required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Non Auto mode is required on 400kV Amritsar-Jalandhar ckt-2, 400kV Jalandhar-Hamirpur ckt-1 & 400kV Hamirpur-Parbati Pooling Banala ckt-1.	16/Jan/2022	07:00	31/Jan/2022	18:00	Kindly approve	PLANNED	Approved	16-Jan-22	07:00	31-Jan-22	18:00	Only one ckt S/D from Parbati will be allowed on a Day
290	RQ77860	OCC_190	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-BAGHPAT (PG) CKT-2	POWER GRID	D	AMP WORK IN LINE AND BAY EQUIPMENTS.	15/Jan/2022	08:00	15/Jan/2022	18:00		PLANNED	Approved	15-Jan-22	08:00	15-Jan-22	18:00	

291	RQ77741	OCC_190	sidcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1	POWER GRID	D	Maintenance work of bay equipments , isolators and testing work of bay equipments & communication panel.	15/Jan/2022	08:00	15/Jan/2022	18:00		PLANNED	Approved	15-Jan-22	08:00	15-Jan-22	18:00		
292	RQ77855	OCC_190	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BAWANA CCGTB(DTL)-BHIWANI(PG) (PG) CKT-1	POWER GRID	C	Diversion/Relocation of Tower at Tower Location 55 BBTL	15/Jan/2022	08:00	24/Jan/2022	18:00		PLANNED	Rejected						Delhi requested fordefferment to Feb as Winter peak in 2nd fortnight of Jan
293	RQ77856	OCC_190	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BAWANA CCGTB(DTL)-BAHADURGA RH(PG) (PG) CKT-1	POWER GRID	C	Diversion/Relocation of Tower at Tower Location 55 BBTL	15/Jan/2022	08:00	24/Jan/2022	18:00		PLANNED	Rejected						Delhi requested fordefferment to Feb as Winter peak in 2nd fortnight of Jan
294	RQ77369	OCC_190	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV SARNATH(UP) VARANASI(PG) (PG) CKT-1	POWER GRID	D	AMP work	14/Jan/2022	10:00	14/Jan/2022	18:00		PLANNED	Approved	14-Jan-22	10:00	14-Jan-22	18:00		
295	RQ77859	OCC_190	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MEERUT-BAGHPAT (PG) CKT-1	POWER GRID	D	AMP WORK IN LINE AND BAY EQUIPMENTS.	14/Jan/2022	08:00	14/Jan/2022	18:00		PLANNED	Approved	14-Jan-22	08:00	14-Jan-22	18:00		
296	RQ78077	OCC_190	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KANPUR(PG)-PANKI(UP) (PG) CKT-2	POWER GRID	C	"For replacement of old 89 B isolator of 400 kV Knp Panki I Line under add cap at Panki end. Simultaneously S/d of line is required along with Bus 2 because TBC is not available at Panki"	13/Jan/2022	09:00	15/Jan/2022	18:00		PLANNED	Approved	13-Jan-22	09:00	15-Jan-22	18:00	subject to UP consent. Subject to Unnao panki restoration/safety clearance	

297	RQ78157	OCC_190	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-1	POWER GRID	D	For crossing of GIS Duct of new reactor bay over existing GIS ducts as SF6 to air bushing is very near to working area and due to space constraints at site, shutdown of bay requires	13/Jan/2022	09:00	15/Jan/2022	18:00	Kindly Approve	PLANNED	Approved	13-Jan-22	09:00	15-Jan-22	18:00	
298	RQ77838	OCC_190	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1	POWER GRID	C	Stringing of 400 kV D/C Mahendragarh-Bhiwani TL at Loc.39/0-40/0	13/Jan/2022	08:00	14/Jan/2022	18:00		PLANNED	Approved	13-Jan-22	08:00	14-Jan-22	18:00	
299	RQ77845	OCC_190	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AGRA-BASSI (PG) CKT-1	POWER GRID	C	NHAI DIVERSION WORK	12/Jan/2022	08:00	27/Jan/2022	18:00		PLANNED	Approved	12-Jan-22	08:00	27-Jan-22	18:00	
300	RQ77417	OCC_190	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1	POWER GRID	D	For maintenance & testing work of line equipment and replacement work of faulty surge counters in 400KV Phagi-Bassi Line-I	12/Jan/2022	08:00	12/Jan/2022	18:00		PLANNED	Approved	12-Jan-22	08:00	12-Jan-22	18:00	
301	RQ78083	OCC_190	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV PANCHKULA-ABDULLAPUR (PG) CKT-2	POWER GRID	D	For TL AMP and TL equipment AMP works	11/Jan/2022	10:00	11/Jan/2022	18:00	Kindly approve.	PLANNED	Approved	11-Jan-22	10:00	11-Jan-22	18:00	
302	RQ77821	OCC_190	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1	POWER GRID	D	For protection AMP Work, CT Shifting work	11/Jan/2022	08:00	11/Jan/2022	18:00		PLANNED	Approved	11-Jan-22	08:00	11-Jan-22	18:00	
303	RQ78082	OCC_190	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV PANCHKULA-ABDULLAPUR (PG) CKT-1	POWER GRID	D	For TL AMP and TL equipment AMP works	10/Jan/2022	10:00	10/Jan/2022	18:00	Kindly approve.	PLANNED	Approved	10-Jan-22	10:00	10-Jan-22	18:00	

304	RQ77399	OCC_190	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ALLAHABAD-VARANASI (PG) CKT-1	POWER GRID	D	AMP work	10/Jan/2022	09:00	10/Jan/2022	18:00		PLANNED	Approved	10-Jan-22	09:00	10-Jan-22	18:00		
305	RQ78071	OCC_190	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KANPUR(PG)-PANKI(UP) (PG) CKT-2	POWER GRID	C	"For replacement of old 89 A Isolator of 400 kV Knp Panki II Line under add cap at Panki end. Simultaneously usly S/d of line is required along with Bus 1 because TBC is not available at Panki"	10/Jan/2022	09:00	12/Jan/2022	18:00		PLANNED	Approved	10-Jan-22	09:00	12-Jan-22	18:00	subject to UP consent. Subject to Unnao panki restoration/safety clearance	
306	RQ77268	OCC_190	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KANPUR(PG)-PANKI(UP) (PG) CKT-1	POWER GRID	D	Routine Testing and Bay maintenance work.	10/Jan/2022	08:00	11/Jan/2022	17:00		PLANNED	Rejected						Club with PG S/D
307	RQ77869	OCC_190	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV CHITTORGAR H(RS)-KANKROLI(PG) (PG) CKT-1	POWER GRID	D	Annual maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	10/Jan/2022	08:00	10/Jan/2022	18:00		PLANNED	Approved	10-Jan-22	08:00	10-Jan-22	18:00		
308	RQ77867	OCC_190	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-2	POWER GRID	C	For Dismantling and re-erection of LA & BPI and Jumper for Bypass arrangement of 400kV mahendergarh-Bhiwani and Hisar-Bhiwani D/C Bypass	09/Jan/2022	08:00	12/Jan/2022	18:00		PLANNED	Approved	09-Jan-22	08:00	12-Jan-22	18:00		
309	RQ78191	OCC_190	nhpccc_sd	AC TRANS MISSION LINE CIRCUIT	400 KV CHAMERA_1(NH)-JALANDHAR(PG) (PG) CKT-1	POWER GRID	D	Implementation of Bus bar Protection in connection with SCADA implementation	09/Jan/2022	08:00	10/Jan/2022	18:00		PLANNED	Approved	09-Jan-22	08:00	10-Jan-22	18:00		

310	RQ78190	OCC_190	nhpccc_sd	AC TRANS MISSION LINE CIRCUIT	400 KV CHAMERA_1(NH)-CHAMBA(PG) (PG) CKT-1	POWER GRID	D	Implementation of Bus bar Protection in connection with SCADA implementation	09/Jan/2022	08:00	10/Jan/2022	18:00		PLANNED	Approved	09-Jan-22	08:00	10-Jan-22	18:00	
311	RQ78192	OCC_190	nhpccc_sd	AC TRANS MISSION LINE CIRCUIT	400 KV CHAMERA_1(NH)-JALANDHAR(PG) (PG) CKT-2	POWER GRID	D	Implementation of Bus bar Protection in connection with SCADA implementation	09/Jan/2022	08:00	10/Jan/2022	18:00		PLANNED	Approved	09-Jan-22	08:00	10-Jan-22	18:00	
312	RQ77804	OCC_190	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1	POWER GRID	D	For AMP work of line	08/Jan/2022	12:00	08/Jan/2022	15:00		PLANNED	Approved	08-Jan-22	12:00	08-Jan-22	15:00	
313	RQ77826	OCC_190	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KANPUR_GIS-LUCKNOW_2 (PG) CKT-1	POWER GRID	D	AMP works	08/Jan/2022	09:00	08/Jan/2022	18:00		PLANNED	Approved	08-Jan-22	09:00	08-Jan-22	18:00	
314	RQ77414	OCC_190	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BALIA-SOHAWAL (PG) CKT-2	POWER GRID	D	AMP work	08/Jan/2022	09:00	08/Jan/2022	18:00		PLANNED	Approved	08-Jan-22	09:00	08-Jan-22	18:00	
315	RQ77413	OCC_190	rampur_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-RAMPUR HEP(SJ) (PG) CKT-2	POWER GRID	D	M2 Maintenance of GIS Bay under the supervision of OEM expert.	07/Jan/2022	09:00	07/Jan/2022	18:00		PLANNED	Approved	07-Jan-22	09:00	07-Jan-22	18:00	Only one ckt S/D may be allowed from Jhakri/Rampur/Karc ham at a time in non Peaking hours
316	RQ77780	OCC_190	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BALIA-SOHAWAL (PG) CKT-2	POWER GRID	C	Diversion works of 400KV Ballia Sohawal line due to infringing the corridor of Gorakhpur link Expressway being constructed by UPEIDA	07/Jan/2022	09:00	10/Jan/2022	18:00		PLANNED	Approved	07-Jan-22	09:00	10-Jan-22	18:00	subject to realtime UP consent

317	RQ77779	OCC_190	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-SOHAWAL (PG) CKT-1	POWER GRID	C	Diversion works of 400KV Ballia Sohawal line due to infringing the corridor of Gorakhpur link Expressway being constructed by UPEIDA	07/Jan/2022	09:00	10/Jan/2022	18:00		PLANNED	Approved	07-Jan-22	09:00	10-Jan-22	18:00	subject to realtime UP consent
318	RQ78187	OCC_190	nhpcc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_1(NH)-CHAMBA(PG) (PG) CKT-1	POWER GRID	C	Implementation of SCADA system at Chamera-1 Power Station	07/Jan/2022	08:00	08/Jan/2022	18:00		PLANNED	Approved	07-Jan-22	08:00	08-Jan-22	18:00	
319	RQ77862	OCC_190	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2	POWER GRID	D	Bird diverter Installation work into OPGW/earthwire	07/Jan/2022	08:00	07/Jan/2022	18:00	A/R to be kept in Nonauto mode of Ckt#1(SD already approved in OCC189th but if Agency could not depolyed & complete work in Dec2021)	PLANNED	Approved	07-Jan-22	08:00	07-Jan-22	18:00	
320	RQ78184	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-3	POWER GRID	D	For rectification of reverse CC rings (60 No.s approx).	07/Jan/2022	08:00	07/Jan/2022	18:00	Kindly approve.	PLANNED	Approved	07-Jan-22	08:00	07-Jan-22	18:00	
321	RQ78198	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-2	POWER GRID	D	For AMP works.	06/Jan/2022	09:00	06/Jan/2022	15:00	Kindly Approve.	PLANNED	Approved	06-Jan-22	09:00	06-Jan-22	15:00	
322	RQ77408	OCC_190	rampur_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAMPUR HEP(SJ)-NALLAGARH(PG) (PG) CKT-1	POWER GRID	D	M2 Maintenance of GIS Bay under the supervision of OEM expert.	06/Jan/2022	09:00	06/Jan/2022	18:00		PLANNED	Approved	06-Jan-22	09:00	06-Jan-22	18:00	

323	RQ77822	OCC_190	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2	POWER GRID	D	For protection AMP Work	06/Jan/2022	08:00	06/Jan/2022	18:00		PLANNED	Approved	06-Jan-22	08:00	06-Jan-22	18:00		
324	RQ77269	OCC_190	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-PANKI(UP) (PG) CKT-2	POWER GRID	D	Routine Testing and Bay maintenance work.	06/Jan/2022	08:00	07/Jan/2022	17:00		PLANNED	Rejected						Club with PG S/D
325	RQ77861	OCC_190	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1	POWER GRID	D	Bird diverter Installation work into OPGW/earthwire	06/Jan/2022	08:00	06/Jan/2022	18:00	A/R to be kept in Nonauto mode of Ckt#2(SD already approved in OCC189th but if Agency could not deployed & complete work in Dec2021)	PLANNED	Approved	06-Jan-22	08:00	06-Jan-22	18:00		
326	RQ77438	OCC_190	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(N T)-ALLAHABAD(PG) (PG) CKT-3	POWER GRID	D	AMP work in Line & at Singrauli (NTPC)	06/Jan/2022	08:00	06/Jan/2022	18:00		PLANNED	Approved	06-Jan-22	08:00	06-Jan-22	18:00		
327	RQ78250	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1	POWER GRID	D	Non-auto required for OPGW installation works under ULDC scheme.	06/Jan/2022	07:00	15/Jan/2022	18:00	Kindly approve	PLANNED	Approved	06-Jan-22	07:00	15-Jan-22	18:00	Only one ckt S/D from Parbati will be allowed on a Day	

328	RQ77294	OCC_190	jhakri_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-GUMMA (HP) (PG) CKT-2	POWER GRID	D	Shutdown on Complete 400KV Double Bus Bar System including Shutdown on all 400KV Lines Emanating from NJHPS for Installation, Testing & Commissioning of Station Event Logger.	05/Jan/2022	09:00	06/Jan/2022	17:00	Testing and commissioning of Station Event Logger.	PLANNED	Approved	05-Jan-22	09:00	06-Jan-22	16:00	
329	RQ77321	OCC_190	jhakri_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-GUMMA (HP) (PG) CKT-2	POWER GRID	D	Shutdown on Complete 400KV Double Bus Bar System including Shutdown on all 400KV Lines Emanating from NJHPS for Installation, Testing & Commissioning of Station Event Logger.	05/Jan/2022	09:00	06/Jan/2022	17:00	The related shutdown approved in OCC_189 could not be availed due to non availability of Station Event Logger panel during 20.12.2021 to 21.12.2021.	PLANNED	Approved	05-Jan-22	09:00	06-Jan-22	16:00	
330	RQ77326	OCC_190	jhakri_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-RAMPUR HEP(SJ) (PG) CKT-2	POWER GRID	D	Shutdown on Complete 400KV Double Bus Bar System including Shutdown on all 400KV Lines Emanating from NJHPS for Installation, Testing & Commissioning of Station Event Logger.	05/Jan/2022	09:00	06/Jan/2022	17:00	The related shutdown approved in OCC_189 could not be availed due to non availability of Station Event Logger panel during 20.12.2021 to 21.12.2021.	PLANNED	Approved	05-Jan-22	09:00	06-Jan-22	16:00	



331	RQ77325	OCC_190	jhakri_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-RAMPUR HEP(SJ) (PG) CKT-1	POWER GRID	D	Shutdown on Complete 400KV Double Bus Bar System including Shutdown on all 400KV Lines Emanating from NJHPS for Installation, Testing & Commissioning of Station Event Logger.	05/Jan/2022	09:00	06/Jan/2022	17:00	The related shutdown approved in OCC_189 could not be availed due to non availability of Station Event Logger panel during 20.12.2021 to 21.12.2021.	PLANNED	Approved	05-Jan-22	09:00	06-Jan-22	16:00	
332	RQ77324	OCC_190	jhakri_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-PANCHKULA(PG) (PG) CKT-1	POWER GRID	D	Shutdown on Complete 400KV Double Bus Bar System including Shutdown on all 400KV Lines Emanating from NJHPS for Installation, Testing & Commissioning of Station Event Logger.	05/Jan/2022	09:00	06/Jan/2022	17:00	The related shutdown approved in OCC_189 could not be availed due to non availability of Station Event Logger panel during 20.12.2021 to 21.12.2021.	PLANNED	Approved	05-Jan-22	09:00	06-Jan-22	16:00	
333	RQ78189	OCC_190	nhpccc_sd	AC TRANS MISSION LINE CIRCUIT	400 KV CHAMERA_1(NH)-JALANDHAR(PG) (PG) CKT-2	POWER GRID	C	Implementation of SCADA system at Chamera-1 Power Station	05/Jan/2022	08:00	06/Jan/2022	18:00		PLANNED	Approved	05-Jan-22	08:00	06-Jan-22	18:00	Subject to Other line availability from Chamera_1
334	RQ77868	OCC_190	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-3	POWER GRID	C	For Dismantling and re-erection of LA & BPI and Jumper for Bypass arrangement of 400kv mahendergarh-Bhiwani and Hisar-Bhiwani D/C Bypass	05/Jan/2022	08:00	08/Jan/2022	18:00		PLANNED	Approved	05-Jan-22	08:00	08-Jan-22	18:00	

335	RQ77835	OCC_190	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-3	POWER GRID	D	For Line Reactor CSD online testing & Tuning.	05/Jan/2022	08:00	05/Jan/2022	18:00		PLANNED	Approved	05-Jan-22	08:00	05-Jan-22	18:00	
336	RQ77436	OCC_190	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(N T)-ALLAHABAD(PG) (PG) CKT-1	POWER GRID	D	For OPGW installation in river crossing, as there is earth wire joint in mid span (168-169 ; River crossing)	04/Jan/2022	09:00	04/Jan/2022	15:00		PLANNED	Approved	04-Jan-22	09:00	04-Jan-22	15:00	
337	RQ77382	OCC_190	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1-SHAHJAHANPUR (PG) CKT-2	POWER GRID	D	AMP work	03/Jan/2022	10:00	03/Jan/2022	18:00		PLANNED	Approved	03-Jan-22	10:00	03-Jan-22	18:00	
338	RQ77819	OCC_190	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-2	POWER GRID	D	For protection AMP Work	03/Jan/2022	08:00	03/Jan/2022	18:00		PLANNED	Approved	03-Jan-22	08:00	03-Jan-22	18:00	
339	RQ78188	OCC_190	nhpccc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_1(NH)-JALANDHAR(PG) (PG) CKT-1	POWER GRID	C	Implementation of SCADA system at Chamera-1 Power Station	03/Jan/2022	08:00	04/Jan/2022	18:00		PLANNED	Approved	03-Jan-22	08:00	04-Jan-22	18:00	Subject to Other line availability from Chamera_1
340	RQ77437	OCC_190	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(N T)-FATEHPUR(PG) (PG) CKT-1	POWER GRID	D	AMP work & rectification of TBC isolator at Singrauli(NTPC)	03/Jan/2022	08:00	03/Jan/2022	18:00		PLANNED	Approved	03-Jan-22	08:00	03-Jan-22	18:00	
341	RQ78183	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-2	POWER GRID	D	For rectification of reverse CC rings (60 No.s approx).	03/Jan/2022	08:00	04/Jan/2022	18:00	Kindly Approve.	PLANNED	Approved	03-Jan-22	08:00	04-Jan-22	18:00	
342	RQ78066	OCC_190	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-2	POWER GRID	D	Insulator Replacement Work	02/Jan/2022	08:00	02/Jan/2022	18:00		PLANNED	Approved	02-Jan-22	08:00	02-Jan-22	18:00	

343	RQ78102	OCC_190	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV HAMIRPUR- PARBATI POOLING BANALA (PG) CKT-1	POWER GRID	D	Line is strung on multi circuit tower having 400kV Banala - Hamirpur & 400kV Banala-Parbati-3 on one side & 400kV Banala - Amritsar & 400kV Banala-koldam on other side. SD of Lines required on alternate day basis for replacement of disc insulator with CLR polymer insulators with non auto of 400kV Banala-Koldam and 400kV Banala-Amritsar TL	01/Jan/2022	09:00	04/Jan/2022	18:00	Kindly Approve.	PLANNED	Approved	01-Jan-22	09:00	04-Jan-22	18:00	Only one ckt S/D from Parbati will be allowed on a Day
344	RQ78105	OCC_190	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AMRITSAR- PARBATI POOLING BANALA (PG) CKT-1	POWER GRID	D	Line is strung on multi circuit tower having 400kV Banala - Hamirpur & 400kV Banala-Parbati-3 on one side & 400kV Banala - Amritsar & 400kV Banala-koldam on other side. SD of Lines required on alternate day basis for replacement of disc insulator with CLR polymer insulators with non auto of 400kV Banala - Hamirpur & 400kV Banala-Parbati-3	01/Jan/2022	09:00	04/Jan/2022	18:00	Kindly Approve.	PLANNED	Approved	01-Jan-22	09:00	04-Jan-22	18:00	Only one ckt S/D from Parbati will be allowed on a Day

345	RQ78114	OCC_190	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AMRITSAR- PARBATI POOLING BANALA (PG) CKT-1	POWER GRID	D	400kV Banala Amritsar TL,400kV Banala Hamirpur TL & 400kV Hamirpur Jalandhar TL are on same tower. SD required for replacement of disc insulator with CLR polymer insulators on alternate day basis with non auto of 400kV Banala Hamirpur TL & 400kV Hamirpur Jalandhar TL	01/Jan/2022	09:00	31/Jan/2022	18:00	Kindly approve.	PLANNED	Approved	01-Jan-22	09:00	31-Jan-22	18:00	Only one ckt S/D from Parbati will be allowed on a Day
346	RQ78115	OCC_190	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV HAMIRPUR- PARBATI POOLING BANALA (PG) CKT-1	POWER GRID	D	400kV Banala Amritsar TL,400kV Banala Hamirpur TL & 400kV Hamirpur Jalandhar TL are on same tower. SD required for replacement of disc insulator with CLR polymer insulators on alternate day basis with non auto of 400kV Banala Amritsar TL & 400kV Hamirpur Jalandhar TL	01/Jan/2022	09:00	31/Jan/2022	18:00	Kindly Approve.	PLANNED	Approved	01-Jan-22	09:00	31-Jan-22	18:00	Only one ckt S/D from Parbati will be allowed on a Day

347	RQ78117	OCC_190	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV JALANDHAR-HAMIRPUR (PG) CKT-1	POWER GRID	D	400kV Banala Amritsar TL,400kV Banala Hamirpur TL & 400kV Hamirpur Jalandhar Tl are on same tower. SD required for replacement of disc insulator with CLR polymer insulators on alternate day basis with non auto of 400kV Banala Hamirpur TL & 400kV Banala Amritsar TL	01/Jan/2022	09:00	31/Jan/2022	18:00	Kindly Approve.	PLANNED	Approved	01-Jan-22	09:00	31-Jan-22	18:00	
348	RQ77758	OCC_190	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KANPUR_GIS-KANPUR (PG) CKT-2	POWER GRID	C	For commissioning of series reactor	01/Jan/2022	09:00	31/Jan/2022	18:00		PLANNED	Approved	01-Jan-22	09:00	31-Jan-22	18:00	subject to real time study
349	RQ78053	OCC_190	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV DADRI(NT)-MURADNAGAR_2(UP) (PG) CKT-1	POWER GRID	D	OPGW laying shall be started in this line under Reliable Comunication package (Auto Reclose off)	01/Jan/2022	08:00	31/Jan/2022	18:00		PLANNED	Approved	01-Jan-22	08:00	31-Jan-22	18:00	
350	RQ78055	OCC_190	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV DADRI(NT)-MAHARANIBAGH(PG) (PG) CKT-1	POWER GRID	D	Auto Reclose off is required for replacement of OPGW from Dadri gantry to Maharanibagh LILO point under reliable communication replacement project.	01/Jan/2022	08:00	31/Jan/2022	18:00		PLANNED	Approved	01-Jan-22	08:00	31-Jan-22	18:00	

351	RQ78050	OCC_190	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-KOTA (PG) CKT-1	POWER GRID	D	Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE stringing works (184 out of 186 completed) under Reliable Communication package (Auto Reclose off)	01/Jan/2022	08:00	31/Jan/2022	18:00		PLANNED	Approved	01-Jan-22	08:00	31-Jan-22	18:00	
352	RQ78051	OCC_190	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KOTA(PG) (PG) CKT-1	POWER GRID	D	"Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE stringing works (26 out of 55Kms completed) under Reliable Communication package (Auto Reclose off) Towers (MCT) are common in forest Area"	01/Jan/2022	08:00	31/Jan/2022	18:00		PLANNED	Approved	01-Jan-22	08:00	31-Jan-22	18:00	
353	RQ78049	OCC_190	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-1	POWER GRID	D	"Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE stringing works (26 out of 55Kms completed) under Reliable Communication package (Auto Reclose off) Towers (MCT) are common in forest Area"	01/Jan/2022	08:00	31/Jan/2022	18:00		PLANNED	Approved	01-Jan-22	08:00	31-Jan-22	18:00	
354	RQ77435	OCC_190	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(N T)-ALLAHABAD(PG) (PG) CKT-1	POWER GRID	D	A/R into non auto mode for Live Line OPGW Work	01/Jan/2022	08:00	15/Jan/2022	18:00		PLANNED	Approved	01-Jan-22	08:00	15-Jan-22	18:00	

355	RQ77433	OCC_190	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-1	POWER GRID	D	A/R into non auto mode for Live Line OPGW Work	01/Jan/2022	08:00	15/Jan/2022	18:00		PLANNED	Approved	01-Jan-22	08:00	15-Jan-22	18:00		
356	RQ77434	OCC_190	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1	POWER GRID	D	A/R into non auto mode for Live Line OPGW Work	01/Jan/2022	08:00	15/Jan/2022	18:00		PLANNED	Approved	01-Jan-22	08:00	15-Jan-22	18:00		
357	RQ78054	OCC_190	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-2	POWER GRID	D	Auto Reclose off is required for OPGW laying (completed 85 out of 116 Kms) under reliable communication replacement project.	01/Jan/2022	08:00	31/Jan/2022	18:00		PLANNED	Approved	01-Jan-22	08:00	31-Jan-22	18:00		
358	RQ77847	OCC_190	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-2	POWER GRID	C	NHAI DIVERSION WORK	01/Jan/2022	08:00	11/Jan/2022	18:00		PLANNED	Rejected						deferred to next occ
359	RQ77846	OCC_190	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-1	POWER GRID	C	NHAI DIVERSION WORK	01/Jan/2022	08:00	11/Jan/2022	18:00		PLANNED	Rejected						deferred to next occ
360	RQ77299	OCC_190	jhakri_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-RAMPUR HEP(SJ) (PG) CKT-2	POWER GRID	D	Shutdown on Complete 400KV Double Bus Bar System including Shutdown on all 400KV Lines Emanating from NJHPS for Installation, Testing & Commissioning of Station Event Logger.	01/Jan/2022	08:00	31/Jan/2022	18:00	Testing and commissioning of Station Event Logger.	PLANNED	Rejected						withdrawn

361	RQ77298	OCC_190	jhakri_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-RAMPUR HEP(SJ) (PG) CKT-1	POWER GRID	D	Shutdown on Complete 400KV Double Bus Bar System including Shutdown on all 400KV Lines Emanating from NJHPS for Installation, Testing & Commissioning of Station Event Logger.	01/Jan/2022	08:00	31/Jan/2022	18:00	Testing and commissioning of Station Event Logger.	PLANNED	Rejected						withdrawn
362	RQ77297	OCC_190	jhakri_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-PANCHKULA(PG) (PG) CKT-1	POWER GRID	D	Shutdown on Complete 400KV Double Bus Bar System including Shutdown on all 400KV Lines Emanating from NJHPS for Installation, Testing & Commissioning of Station Event Logger.	01/Jan/2022	08:00	31/Jan/2022	18:00	Testing and commissioning of Station Event Logger.	PLANNED	Rejected						withdrawn
363	RQ78065	OCC_190	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-1	POWER GRID	D	Insulator Replacement Work	01/Jan/2022	08:00	01/Jan/2022	18:00		PLANNED	Approved	01-Jan-22	08:00	01-Jan-22	18:00		
364	RQ78056	OCC_190	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHIWANI(BB)-HISSAR(PG) (PG) CKT-1	POWER GRID	D	Auto Reclose off is required for OPGW laying (completed 5 out of 36 Kms) under reliable communication replacement project.	01/Jan/2022	08:00	31/Jan/2022	18:00		PLANNED	Approved	01-Jan-22	08:00	31-Jan-22	18:00		
365	RQ78236	OCC_190	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV HAMIRPUR-PARBATI POOLING BANALA (PG) CKT-1	POWER GRID	D	Non-auto required for OPGW installation works under ULDC scheme.	01/Jan/2022	07:00	31/Jan/2022	18:00	Kindly approve	PLANNED	Approved	01-Jan-22	07:00	31-Jan-22	18:00	Only one ckt S/D from Parbati will be allowed on a Day	



366	RQ78237	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR-HAMIRPUR (PG) CKT-1	POWER GRID	D	Non-auto required for OPGW installation works under ULDC scheme.	01/Jan/2022	07:00	31/Jan/2022	18:00	Kindly approve	PLANNED	Approved	01-Jan-22	07:00	31-Jan-22	18:00	
367	RQ78228	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-1	POWER GRID	D	Non-auto required for OPGW installation works under ULDC scheme.	01/Jan/2022	07:00	31/Jan/2022	18:00	Kindly approve	PLANNED	Approved	01-Jan-22	07:00	31-Jan-22	18:00	
368	RQ78232	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-JALANDHAR (PG) CKT-2	POWER GRID	D	Non-auto required for OPGW installation works under ULDC scheme.	01/Jan/2022	07:00	31/Jan/2022	18:00	Kindly approve	PLANNED	Approved	01-Jan-22	07:00	31-Jan-22	18:00	
369	RQ78229	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-2	POWER GRID	D	Non-auto required for OPGW installation works under ULDC scheme.	01/Jan/2022	07:00	31/Jan/2022	18:00	Kindly approve	PLANNED	Approved	01-Jan-22	07:00	31-Jan-22	18:00	
370	RQ78248	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1	POWER GRID	D	SD Required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Non Auto mode is required on 400kV Amritsar-Jalandhar ckt-2, 400kV Jalandhar-Hamirpur ckt-1 & 400kV Hamirpur-Parbati Pooling Banala ckt-1.	01/Jan/2022	07:00	05/Jan/2022	18:00	Kindly approve	PLANNED	Approved	01-Jan-22	07:00	05-Jan-22	18:00	Only one ckt S/D from Parbati will be allowed on a Day

371	RQ77264	OCC_190	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV GR.NOIDA(UP C)-NAWADA(HV) (PG) CKT-1	POWER GRID,U PPTCL	D	For general mentinance and routine testing.	28/Jan/2022	10:00	28/Jan/2022	17:00	There will be no supply interruption due to this shut down ,load of 400kv S/S Gr. Noida will be feed by 400kv D/C line (765KV S/S Gr. Noida)-400kv S/S Gr. Noida and 400kv S/S Dadari-400kv S/S Gr. Noida line	PLANNED	Approved	28-Jan-22	10:00	28-Jan-22	17:00	
372	RQ77442	OCC_190	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MAU(UP)-RASRA (UP) (PG) CKT-1	POWER GRID,U PPTCL	D	AMP of line equipment at Mau(UP) end	24/Jan/2022	10:00	24/Jan/2022	18:00		PLANNED	Approved	24-Jan-22	10:00	24-Jan-22	18:00	
373	RQ77221	OCC_190	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV SULTANPUR(UP)-LUCKNOW_1(PG) (PG) CKT-1	POWER GRID,U PPTCL	D	Routine Bay maintenance work	21/Jan/2022	10:00	21/Jan/2022	18:00		PLANNED	Approved	21-Jan-22	10:00	21-Jan-22	18:00	
374	RQ77379	OCC_190	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV UNNAO(UP)-JEHTA_HARD OI ROAD (UP) (PG) CKT-2	POWER GRID,U PPTCL	D	AMP work	12/Jan/2022	10:00	12/Jan/2022	18:00		PLANNED	Approved	12-Jan-22	10:00	12-Jan-22	18:00	
375	RQ77218	OCC_190	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-LUCKNOW(U P) (PG) CKT-1	POWER GRID,U PPTCL	D	For Annual Testing and Maintenance of various equipments like CBs,CTs,CVTs,Isolators etc.	12/Jan/2022	09:00	13/Jan/2022	18:00		PLANNED	Approved	12-Jan-22	09:00	13-Jan-22	18:00	

376	RQ77256	OCC_190	sidchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV GR.NOIDA(UP C)-NAWADA(HV) (PG) CKT-1	POWER GRID,U PPTCL	D	For replacement of line isolator from 2000A to 3150A capacity	11/Jan/2022	10:00	11/Jan/2022	17:00		PLANNED	Approved	11-Jan-22	10:00	11-Jan-22	17:00	
377	RQ77378	OCC_190	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV UNNAO(UP)-JEHTA_HARD OI ROAD (UP) (PG) CKT-1	POWER GRID,U PPTCL	D	AMP work	10/Jan/2022	10:00	10/Jan/2022	18:00		PLANNED	Approved	10-Jan-22	10:00	10-Jan-22	18:00	
378	RQ77381	OCC_190	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-JEHTA_HARD OI ROAD (UP) (PG) CKT-2	POWER GRID,U PPTCL	D	AMP work	07/Jan/2022	10:00	07/Jan/2022	18:00		PLANNED	Approved	07-Jan-22	10:00	07-Jan-22	18:00	
379	RQ77380	OCC_190	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-JEHTA_HARD OI ROAD (UP) (PG) CKT-1	POWER GRID,U PPTCL	D	AMP work	05/Jan/2022	10:00	05/Jan/2022	18:00		PLANNED	Approved	05-Jan-22	10:00	05-Jan-22	18:00	
380	RQ77215	OCC_190	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV SULTANPUR(UP)-LUCKNOW_1(PG) (PG) CKT-1	POWER GRID,U PPTCL	C	For NHAI Hieght Raising / Diversion Work due to construction of Outer Ring Road , Lucknow	02/Jan/2022	08:30	15/Jan/2022	17:00	For NHAI Hieght Raising / Diversion Work due to construction of Outer Ring Road , Lucknow	PLANNED	Approved	02-Jan-22	08:30	15-Jan-22	17:00	
381	RQ78057	OCC_190	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV GR.NOIDA(UP C)-NAWADA(HV) (PG) CKT-1	POWER GRID,U PPTCL	D	Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE stringing works under Reliable Communication scheme	01/Jan/2022	08:00	31/Jan/2022	18:00		PLANNED	Approved	01-Jan-22	08:00	31-Jan-22	18:00	



388	RQ77232	OCC_190	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV OBRA_B-SULTANPUR (UP) CKT-1	UPPTCL	D	Routien maintenance of line	27/Jan/2022	09:00	30/Jan/2022	17:00		PLANNED	Approved	27-Jan-22	09:00	30-Jan-22	17:00	
389	RQ77220	OCC_190	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV TANDA(NT)-SULTANPUR(UP) (UP) CKT-1	UPPTCL	D	Routine Bay maintenance work	25/Jan/2022	10:00	25/Jan/2022	18:00		PLANNED	Approved	25-Jan-22	10:00	25-Jan-22	18:00	
390	RQ77275	OCC_190	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-VISHNUPRAYAG(UP) CKT-1	UPPTCL	C	CT Replacement	24/Jan/2022	09:00	29/Jan/2022	18:00		PLANNED	Approved	24-Jan-22	09:00	29-Jan-22	18:00	
391	RQ77230	OCC_190	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ANPARA_B(U PUN)-SARNATH(UP) (UP) CKT-2	UPPTCL	D	1. Cleaning of Disc/Polymer insulator, removing bird beat & Nest from line. 2.Routine Testing , General Maintenace of Line Bay , Testing & commissioning of PLCC Panel.	22/Jan/2022	09:00	25/Jan/2022	17:00	Power flow through 400KV Sarnath-Anpara B(L5) Line will be intruptted during this shutdown.	PLANNED	Approved	22-Jan-22	09:00	25-Jan-22	17:00	
392	RQ77263	OCC_190	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ALIGARH-MURADNAGAR_1 (UP) CKT-1	UPPTCL	D	Gerenal Maintenance, Conductor repairing and Jumper tightining	18/Jan/2022	10:00	20/Jan/2022	18:00	There will be no supply disturbance during this shutdown.	PLANNED	Approved	18-Jan-22	10:00	20-Jan-22	18:00	
393	RQ77344	OCC_190	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AGRA-FATEHBAD (UP) CKT-1	UPPTCL	D	JUMPER TIGHTENING AND REPLACEMENT WORK	18/Jan/2022	10:00	19/Jan/2022	17:00		PLANNED	Approved	18-Jan-22	10:00	19-Jan-22	17:00	
394	RQ77271	OCC_190	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MURADNAGAR_2-MATHURA (UP) CKT-1	UPPTCL	D	Suspension Tower Silicon Polymer Insulator Replacement and other works	18/Jan/2022	10:00	22/Jan/2022	19:00		PLANNED	Approved	18-Jan-22	10:00	22-Jan-22	19:00	

395	RQ77234	OCC_190	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV SARNATH- AZAMGARH (UP) CKT-1	UPPTCL	D	"1. Routine Testing , General Maintenece of Line Bay , Testing & commissioning of PLCC Panel. 2.for Commissioning and Testing of DTPC & PLCC pannel at 400KV S/S Azamgarh & 400KV S/S Sarnath"	18/Jan/2022	09:00	19/Jan/2022	18:00	Power flow through 400KV Sarnath-Azamgarh line will be intruptted during this shutdown.	PLANNED	Approved	18-Jan-22	09:00	19-Jan-22	18:00	
396	RQ77229	OCC_190	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ANPARA_B(U PUN)- MAU(UP) (UP) CKT-1	UPPTCL	D	1.Cleaning of Disc/Polymer insulator, removing bird beat & Nest from line. 2. For replacement of 0.5class accuracy to 0.2 class accuracy CT")	17/Jan/2022	09:00	21/Jan/2022	17:00		PLANNED	Approved	17-Jan-22	09:00	21-Jan-22	17:00	
397	RQ77270	OCC_190	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AGRA FATEHBAD- MATHURA (UP) CKT-2	UPPTCL	D	JUMPER TIGHTENING AND REPLACEMENT WORK	17/Jan/2022	09:00	17/Jan/2022	16:00		PLANNED	Approved	17-Jan-22	09:00	17-Jan-22	16:00	
398	RQ77217	OCC_190	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV UNNAO- LUCKNOW (UP) CKT-1	UPPTCL	C	For NHAI Hieght Raising / Diversion Work due to construction of Outer Ring Road , Lucknow	17/Jan/2022	08:30	27/Jan/2022	17:00	For NHAI Hieght Raising / Diversion Work due to construction of Outer Ring Road , Lucknow	PLANNED	Approved	17-Jan-22	08:30	27-Jan-22	17:00	
399	RQ77235	OCC_190	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AZAMGARH- MAU (UP) CKT-1	UPPTCL	D	for Commissioning & testing of PLCC pannel at 400KV S/S Azamgarh & 400KV sustation Mau	11/Jan/2022	10:00	12/Jan/2022	18:00		PLANNED	Approved	11-Jan-22	10:00	12-Jan-22	18:00	

400	RQ77241	OCC_190	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ORAI-PARICHA (UP) CKT-2	UPPTCL	D	For routine Testing and Maintenance.	11/Jan/2022	09:00	11/Jan/2022	18:00		PLANNED	Approved	11-Jan-22	09:00	11-Jan-22	18:00	
401	RQ77240	OCC_190	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ORAI-PARICHA (UP) CKT-1	UPPTCL	D	For routine Testing and Maintenance.	10/Jan/2022	09:00	10/Jan/2022	18:00		PLANNED	Approved	10-Jan-22	09:00	10-Jan-22	18:00	
402	RQ77233	OCC_190	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ANPARA-SARNATH (UP) CKT-1	UPPTCL	D	Routine Testing , General Mainteneace of Line Bay , Testing & commissioning of PLCC Panel.	10/Jan/2022	09:00	12/Jan/2022	17:00		PLANNED	Approved	10-Jan-22	09:00	12-Jan-22	17:00	
403	RQ77283	OCC_190	slcup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV FIROZABAD(P JFTL)-JAWAHARPUR_TPS(UP) CKT-2	UPPTCL	D	AMP of Jawaharpur Ckt-2	10/Jan/2022	08:00	11/Jan/2022	18:00	Line is charge on anti-theft	PLANNED	Approved	10-Jan-22	08:00	11-Jan-22	18:00	
404	RQ77237	OCC_190	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BANDA-ORAI (UP) CKT-2	UPPTCL	D	For checking & rectification of PLCC link of same line	07/Jan/2022	08:00	07/Jan/2022	18:00		PLANNED	Approved	07-Jan-22	08:00	07-Jan-22	18:00	
405	RQ77228	OCC_190	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ANPARA-OBRA_B (UP) CKT-1	UPPTCL	D	Routien maintenance of line	06/Jan/2022	09:00	08/Jan/2022	17:00		PLANNED	Approved	06-Jan-22	09:00	08-Jan-22	17:00	
406	RQ77236	OCC_190	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BANDA-ORAI (UP) CKT-1	UPPTCL	D	For checking & rectification of PLCC link of same line	06/Jan/2022	08:00	06/Jan/2022	18:00		PLANNED	Approved	06-Jan-22	08:00	06-Jan-22	18:00	
407	RQ77222	OCC_190	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV OBRA_B-SULTANPUR (UP) CKT-1	UPPTCL	D	Routine Bay maintenance work	05/Jan/2022	10:00	05/Jan/2022	18:00		PLANNED	Approved	05-Jan-22	10:00	05-Jan-22	18:00	

408	RQ77227	OCC_190	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-2	UPPTCL	C	for replacement of circuit breaker with new .	03/Jan/2022	08:30	28/Jan/2022	17:00	during shutdown period line will be energised through transfer breaker .	PLANNED	Approved	03-Jan-22	08:30	28-Jan-22	17:00	
409	RQ77282	OCC_190	sldcup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV FIROZABAD(PJFTL)-JAWAHARPUR_TPS(UP) (UP) CKT-1	UPPTCL	D	AMP of Jawaharpur Ckt-1	03/Jan/2022	08:00	04/Jan/2022	18:00	Line is charge on anti-theft	PLANNED	Approved	03-Jan-22	08:00	04-Jan-22	18:00	
410	RQ77273	OCC_190	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ALIGARH-MAINPURI (UP) CKT-1	UPPTCL	D	FOR ERECTION & STRINGING WORK OF 400KV DC SHAMLI-ALIGARH LINE LOCATION No 1/0, 2/0 & 3/0	03/Jan/2022	08:00	12/Jan/2022	18:00		PLANNED	Approved	03-Jan-22	08:00	12-Jan-22	18:00	
411	RQ77274	OCC_190	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ALIGARH-SIKANDRABAD (UP) CKT-1	UPPTCL	D	FOR ERECTION & STRINGING WORK OF 400KV DC SHAMLI-ALIGARH LINE LOCATION No 2/0, 3/0 & 4/0	03/Jan/2022	08:00	12/Jan/2022	18:00		PLANNED	Approved	03-Jan-22	08:00	12-Jan-22	18:00	
412	RQ77935	OCC_190	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	400 KV DEHAR(BB)-RAJPURA(PS) (PG) CKT-1	POWER GRID,B BMB	C	Final stringing of TL No. 8, 9 & 9A as deposit work of ACC Barmana	27/Jan/2022	08:00	29/Jan/2022	18:00		PLANNED	Approved	27-Jan-22	08:00	29-Jan-22	18:00	
413	RQ78247	OCC_190	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-1	JPL,HB PCL	D	Non-auto required for OPGW installation works under ULDC scheme.	25/Jan/2022	08:00	31/Jan/2022	18:00	Kindly approve	PLANNED	Approved	25-Jan-22	08:00	31-Jan-22	18:00	
414	RQ78235	OCC_190	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BASPA(JP)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-2	JPL,HB PCL	D	SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Non Auto mode is required on 400KV Baspa - Karcham Wangtoo Ckt-1.	25/Jan/2022	07:00	31/Jan/2022	18:00	Kindly approve	PLANNED	Approved	25-Jan-22	07:00	31-Jan-22	18:00	



415	RQ78246	OCC_190	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-1	JPL,HB PCL	D	SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Non Auto mode is required on 400KV Karcham Wangtoo - Naptha Jhakari Ckt-2.	20/Jan/2022	07:00	24/Jan/2022	18:00	Kindly approve	PLANNED	Approved	20-Jan-22	07:00	24-Jan-22	18:00	
416	RQ77295	OCC_190	jhakri_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-1	JPL,HB PCL	D	Shutdown on Complete 400KV Double Bus Bar System including Shutdown on all 400KV Lines Emanating from NJHPS for Installation, Testing & Commissioning of Station Event Logger.	05/Jan/2022	09:00	06/Jan/2022	17:00	Testing and commissioning of Station Event Logger.	PLANNED	Approved	05-Jan-22	09:00	06-Jan-22	16:00	
417	RQ77322	OCC_190	jhakri_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-1	JPL,HB PCL	D	Shutdown on Complete 400KV Double Bus Bar System including Shutdown on all 400KV Lines Emanating from NJHPS for Installation, Testing & Commissioning of Station Event Logger.	05/Jan/2022	09:00	06/Jan/2022	17:00	The related shutdown approved in OCC_189 could not be availed due to non availability of Station Event Logger panel during 20.12.2021 to 21.12.2021.	PLANNED	Approved	05-Jan-22	09:00	06-Jan-22	16:00	

418	RQ77323	OCC_190	jhakri_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)- KARCHAM WANGTOO(JS W) (HBPCL) CKT-2	JPL,HB PCL	D	Shutdown on Complete 400KV Double Bus Bar System including Shutdown on all 400KV Lines Emanating from NJHPS for Installation, Testing & Commissioning of Station Event Logger.	05/Jan/2022	09:00	06/Jan/2022	17:00	The related shutdown approved in OCC_189 could not be availed due to non availability of Station Event Logger panel during 20.12.2021 to 21.12.2021.	PLANNED	Approved	05-Jan-22	09:00	06-Jan-22	16:00	
419	RQ77296	OCC_190	jhakri_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)- KARCHAM WANGTOO(JS W) (HBPCL) CKT-2	JPL,HB PCL	D	Shutdown on Complete 400KV Double Bus Bar System including Shutdown on all 400KV Lines Emanating from NJHPS for Installation, Testing & Commissioning of Station Event Logger.	05/Jan/2022	09:00	06/Jan/2022	17:00	Testing and commissioning of Station Event Logger.	PLANNED	Approved	05-Jan-22	09:00	06-Jan-22	16:00	
420	RQ77160	OCC_190	karcham_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)- KARCHAM WANGTOO(JS W) (HBPCL) CKT-1	JPL,HB PCL	D	Cutting of tree and checking / tightening of all bolt & nuts of hardware fittings, dead end jumpers, bundle spacers and terminal conductor of all three phases above waist level at tower no. 104 - 108	03/Jan/2022	09:00	06/Jan/2022	17:00		PLANNED	Approved	03-Jan-22	09:00	06-Jan-22	16:00	

421	RQ77161	OCC_190	karcham_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-2	JPL,HB PCL	D	Cutting of tree and checking / tightening of all bolt & nuts of hardware fittings, dead end jumpers, bundle spacers and terminal conductor of all three phases above waist level at tower no. 104 - 108.	03/Jan/2022	09:00	06/Jan/2022	17:00		PLANNED	Approved	03-Jan-22	09:00	06-Jan-22	17:00	
422	RQ78234	OCC_190	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BASPA(JP)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-2	JPL,HB PCL	D	Non-auto required for OPGW installation works under ULDC scheme.	01/Jan/2022	07:00	24/Jan/2022	18:00	Kindly approve	PLANNED	Approved	01-Jan-22	07:00	24-Jan-22	18:00	
423	RQ78244	OCC_190	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-1	JPL,HB PCL	D	Non-auto required for OPGW installation works under ULDC scheme.	01/Jan/2022	07:00	19/Jan/2022	18:00	Kindly approve	PLANNED	Approved	01-Jan-22	07:00	19-Jan-22	18:00	
424	RQ78233	OCC_190	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BASPA(JP)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-1	JPL,HB PCL	D	Non-auto required for OPGW installation works under ULDC scheme.	01/Jan/2022	07:00	31/Jan/2022	18:00	Kindly approve	PLANNED	Approved	01-Jan-22	07:00	31-Jan-22	18:00	
425	RQ78245	OCC_190	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-2	JPL,HB PCL	D	Non-auto required for OPGW installation works under ULDC scheme.	01/Jan/2022	07:00	31/Jan/2022	18:00	Kindly approve	PLANNED	Approved	01-Jan-22	07:00	31-Jan-22	18:00	
426	RQ77963	OCC_190	indigrid_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KADARPUR - SOHNA ROAD (GPTL) CKT-2	GPTL	D	shutdown for AMC	25/Jan/2022	08:00	25/Jan/2022	20:00	Annual Maintenance Works	PLANNED	Approved	25-Jan-22	08:00	25-Jan-22	20:00	



434	RQ78106	OCC_190	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NALLAGARH( PG)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL, POWER GRID	D	400kV Banala-Nalagarh TL & 400kV Banala-Parbati-2 TI are on same tower. SD required for replacement of disc insulator with CLR polymer insulators on alternate day basis with non auto of 400kV Banala-Parbati-2 TL	05/Jan/2022	09:00	08/Jan/2022	18:00	Kindly Approve.	PLANNED	Approved	05-Jan-22	09:00	08-Jan-22	18:00	Only one ckt S/D from Parbati will be allowed on a Day
435	RQ78108	OCC_190	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV PARBATI_2(N H)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL, POWER GRID	D	400kV Banala-Nalagarh TL & 400kV Banala-Parbati-2 TI are on same tower. SD required for replacement of disc insulator with CLR polymer insulators on alternate day basis with non auto of 400kV Banala-Nalagarh TL.	05/Jan/2022	09:00	08/Jan/2022	18:00	Kindly Approve.	PLANNED	Approved	05-Jan-22	09:00	08-Jan-22	18:00	Only one ckt S/D from Parbati will be allowed on a Day
436	RQ78109	OCC_190	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV PARBATI_3(N H)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL, POWER GRID	D	400kV Banala-Parbati-3 & 400kV Sainj-Parbati-3 T/L are on same tower. SD required for replacement of disc insulator with CLR polymer insulators on alternate day basis with non auto of 400kV Sainj-Parbati-3	05/Jan/2022	09:00	12/Jan/2022	18:00	Kindly Approve.	PLANNED	Approved	05-Jan-22	09:00	12-Jan-22	18:00	Only one ckt S/D from Parbati will be allowed on a Day



440	RQ78227	OCC_190	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL, POWER GRID	D	Non-auto required for OPGW installation works under ULDC scheme.	01/Jan/2022	07:00	31/Jan/2022	18:00	Kindly approve	PLANNED	Rejected						indigrid consent denied
441	RQ78241	OCC_190	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KALA AMB(PKTL)-SORANG(GREENKO) (GREENKO) CKT-1	PKATL,J PL,GREENKO	D	Non-auto required for OPGW installation works under ULDC scheme.	23/Jan/2022	07:00	31/Jan/2022	18:00	Kindly approve	PLANNED	Approved	23-Jan-22	07:00	31-Jan-22	18:00		
442	RQ78239	OCC_190	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KALA AMB(PKTL)-SORANG(GREENKO) (GREENKO) CKT-1	PKATL,J PL,GREENKO	D	SD Required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Non Auto mode is required on 400 kV Kala Amb -Wangtoo Ckt 1.	13/Jan/2022	07:00	22/Jan/2022	18:00	Kindly approve	PLANNED	Approved	13-Jan-22	07:00	22-Jan-22	18:00	Only One S/D from kala Amb/Sorang will be given	
443	RQ78240	OCC_190	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KALA AMB(PKTL)-SORANG(GREENKO) (GREENKO) CKT-1	PKATL,J PL,GREENKO	D	Non-auto required for OPGW installation works under ULDC scheme.	06/Jan/2022	07:00	12/Jan/2022	18:00	Kindly approve	PLANNED	Approved	06-Jan-22	07:00	12-Jan-22	18:00		
444	RQ78238	OCC_190	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KALA AMB(PKTL)-SORANG(GREENKO) (GREENKO) CKT-1	PKATL,J PL,GREENKO	D	SD Required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Non Auto mode is required on 400 kV Kala Amb -Wangtoo Ckt 1.	01/Jan/2022	07:00	05/Jan/2022	18:00	Kindly approve	PLANNED	Approved	01-Jan-22	07:00	05-Jan-22	18:00	Only One S/D from kala Amb/Sorang will be given	
445	RQ78257	OCC_190	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV WANGTO_GI S(HP)-SORANG(GREENKO) (GREENKO) CKT-1	HPPTCL ,JPL,GREENKO	D	SD Required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Non Auto mode is required on 400 kV Kala Amb -Wangtoo Ckt 1.	23/Jan/2022	07:00	31/Jan/2022	18:00	Kindly approve	PLANNED	Approved	23-Jan-22	07:00	31-Jan-22	18:00	Only One S/D from kala Amb/Sorang will be given	

446	RQ78255	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV WANGTO_GIS(HP)-SORANG(GREENKO) (GREENKO) CKT-1	HPPTCL ,JPL,GR EENKO	D	Non-auto required for OPGW installation works under ULDC scheme.	13/Jan/2022	07:00	22/Jan/2022	18:00	Kindly approve	PLANNED	Approved	13-Jan-22	07:00	22-Jan-22	18:00	
447	RQ78256	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV WANGTO_GIS(HP)-SORANG(GREENKO) (GREENKO) CKT-1	HPPTCL ,JPL,GR EENKO	D	SD Required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Non Auto mode is required on 400 kv Kala Amb -Wangtoo Ckt 1.	06/Jan/2022	07:00	12/Jan/2022	18:00	Kindly approve	PLANNED	Approved	06-Jan-22	07:00	12-Jan-22	18:00	Only One S/D from kala Amb/Sorang will be given
448	RQ78254	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV WANGTO_GIS(HP)-SORANG(GREENKO) (GREENKO) CKT-1	HPPTCL ,JPL,GR EENKO	D	Non-auto required for OPGW installation works under ULDC scheme.	01/Jan/2022	07:00	05/Jan/2022	18:00	Kindly approve	PLANNED	Approved	01-Jan-22	07:00	05-Jan-22	18:00	
449	RQ78107	OCC_190	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(PG)-BHADLA(RS) (PG) CKT-1	POWER GRID,R RVPNL	D	For installation of Bird Diverter	22/Jan/2022	08:00	23/Jan/2022	18:00	Other Ckt will be in non-auto mode	PLANNED	Approved	22-Jan-22	15:00	23-Jan-22	23:00	To be taken after 1500 Hrs
450	RQ77736	OCC_190	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(PG)-BHADLA(RS) (PG) CKT-1	POWER GRID,R RVPNL	C	Repairing work of conductor at 400 KV Bhadla-Bikaner(PGCIL) & bhadla Bikaner lines.	05/Jan/2022	06:00	11/Jan/2022	18:00		PLANNED	Approved	05-Jan-22	06:00	11-Jan-22	18:00	
451	RQ78263	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KARCHAM WANGTOO(JSW)-WANGTO_GIS(HP) (HPPTCL) CKT-2	HPPTCL ,JPL	D	Non-auto required for OPGW installation works under ULDC scheme.	21/Jan/2022	07:00	31/Jan/2022	18:00	Kindly approve	PLANNED	Approved	21-Jan-22	07:00	31-Jan-22	18:00	



452	RQ78262	OCC_190	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KARCHAM WANGTOO(JSW)- WANGTO_GIS(HP) (HPPTCL) CKT-2	HPPTCL ,JPL	D	SD required for re- installation of Aviation Globules after installation of OPGW under ULDC scheme. Non Auto mode is required on 400KV Karcham Wangtoo - Wangtoo Ckt-1.	15/Jan/2022	07:00	20/Jan/2022	18:00	Kindly approve	PLANNED	Approved	15-Jan-22	07:00	20-Jan-22	18:00	
453	RQ78260	OCC_190	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KARCHAM WANGTOO(JSW)- WANGTO_GIS(HP) (HPPTCL) CKT-1	HPPTCL ,JPL	D	Non-auto required for OPGW installation works under ULDC scheme.	01/Jan/2022	07:00	31/Jan/2022	18:00	Kindly approve	PLANNED	Approved	01-Jan-22	07:00	31-Jan-22	18:00	
454	RQ78261	OCC_190	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KARCHAM WANGTOO(JSW)- WANGTO_GIS(HP) (HPPTCL) CKT-2	HPPTCL ,JPL	D	Non-auto required for OPGW installation works under ULDC scheme.	01/Jan/2022	07:00	14/Jan/2022	18:00	Kindly approve	PLANNED	Approved	01-Jan-22	07:00	14-Jan-22	18:00	
455	RQ77745	OCC_190	sldcrcs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV HINDAUN(RS)- CHHABRA(RVUN) (RS) CKT-1	RRVPN L	D	Half yearly Maintance & testing work	19/Jan/2022	08:00	19/Jan/2022	18:00		PLANNED	Approved	19-Jan-22	08:00	19-Jan-22	18:00	
456	RQ77734	OCC_190	sldcrcs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KANKANI- JAISALMER (RS) CKT-2	RRVPN L	D	Quarterly Maintenance	18/Jan/2022	08:00	18/Jan/2022	18:00		PLANNED	Approved	18-Jan-22	08:00	18-Jan-22	18:00	
457	RQ77739	OCC_190	sldcrcs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV JAISALMER- BARMER (RS) CKT-2	RRVPN L	D	Quarterly Maintenance	17/Jan/2022	08:00	17/Jan/2022	16:00		PLANNED	Approved	17-Jan-22	08:00	17-Jan-22	16:00	
458	RQ77416	OCC_190	sldcrcs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ANTA- CHHABRA SCTPS (RS) CKT-2	RRVPN L	D	Half YEARLY MAINTENANCE	17/Jan/2022	08:00	17/Jan/2022	18:00		PLANNED	Approved	17-Jan-22	08:00	17-Jan-22	18:00	

459	RQ77743	OCC_190	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-2	RRVPN L	C	Replacement of the defective disc insulators as per the PID test report at Tower Location no. 212, 229, 235 , 245 , 247 , 258 , 269 , 289, 297 , 299 and 406.	17/Jan/2022	08:00	22/Jan/2022	18:00		PLANNED	Approved	17-Jan-22	08:00	22-Jan-22	18:00	
460	RQ77738	OCC_190	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV JAISALMER-BARMER (RS) CKT-1	RRVPN L	D	Quarterly Maintenance	14/Jan/2022	08:00	14/Jan/2022	16:00		PLANNED	Approved	14-Jan-22	08:00	14-Jan-22	16:00	
461	RQ77742	OCC_190	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-1	RRVPN L	D	Maintenance work of bay equipments , isolators and testing work of bay equipments.	13/Jan/2022	08:00	13/Jan/2022	18:00		PLANNED	Approved	13-Jan-22	08:00	13-Jan-22	18:00	
462	RQ777415	OCC_190	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ANTA-CHHABRA SCTPS (RS) CKT-1	RRVPN L	D	lind HALF YEARLY MAINTENANCE	13/Jan/2022	08:00	13/Jan/2022	18:00		PLANNED	Approved	13-Jan-22	08:00	13-Jan-22	18:00	
463	RQ77737	OCC_190	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AJMER(RS)-DEEDWANA(MTS) (RS) CKT 1	RRVPN L	D	Half Yearly maintenance work of associated equipments of 400 kV Ajmer-Deedwana Line & Bay (406)	12/Jan/2022	10:00	12/Jan/2022	15:00		PLANNED	Approved	12-Jan-22	10:00	12-Jan-22	15:00	
464	RQ77733	OCC_190	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AKAL-JAISALMER (RS) CKT-1	RRVPN L	D	Quarterly Maintenance	12/Jan/2022	08:00	12/Jan/2022	18:00		PLANNED	Approved	12-Jan-22	08:00	12-Jan-22	18:00	

465	RQ77753	OCC_190	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER-BHILWARA (RS) CKT-2	RRVPN L	D	Half Yearly maintenance work of associated equipments of 400 kV Ajmer-Bhilwara -II Line & Bay (404) & TIE bay 400 KV Ajmer-Bhilwara Ckt-II (405)	11/Jan/2022	08:00	11/Jan/2022	18:00		PLANNED	Approved	11-Jan-22	08:00	11-Jan-22	18:00	
466	RQ77824	OCC_190	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-SIKAR(PG) (RS) CKT-2	RRVPN L	D	For protection AMP Work	10/Jan/2022	08:00	10/Jan/2022	18:00		PLANNED	Approved	10-Jan-22	08:00	10-Jan-22	18:00	
467	RQ77752	OCC_190	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER-BHILWARA (RS) CKT-1	RRVPN L	D	Half Yearly maintenance work of associated equipments of 400 kV Ajmer-Bhilwara -I Line & Bay (401) & TIE bay 400 KV Ajmer-Bhilwara Ckt-I (402)	10/Jan/2022	08:00	10/Jan/2022	18:00		PLANNED	Approved	10-Jan-22	08:00	10-Jan-22	18:00	
468	RQ77823	OCC_190	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-SIKAR(PG) (RS) CKT-1	RRVPN L	D	For protection AMP Work	07/Jan/2022	08:00	07/Jan/2022	18:00		PLANNED	Approved	07-Jan-22	08:00	07-Jan-22	18:00	
469	RQ77754	OCC_190	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-1	RRVPN L	C	Repairing work of conductor at 400 KV Bhadla-Bikaner(PGCIL) & bhadla Bikaner lines.	05/Jan/2022	06:00	11/Jan/2022	18:00		PLANNED	Approved	05-Jan-22	06:00	11-Jan-22	18:00	
470	RQ77404	OCC_190	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY(UP)-BAREILLY(PG) (PG) CKT-2	POWER LINK, POWER GRID	D	amp work	18/Jan/2022	09:00	18/Jan/2022	18:00		PLANNED	Approved	18-Jan-22	09:00	18-Jan-22	18:00	

471	RQ77403	OCC_190	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BAREILLY(UP)-BAREILLY(PG) (PG) CKT-1	POWER LINK, POWER GRID	D	AMP work	12/Jan/2022	09:00	12/Jan/2022	18:00		PLANNED	Approved	12-Jan-22	09:00	12-Jan-22	18:00	
472	RQ77949	OCC_190	indigrid_sd	AC TRANS MISSION LINE CIRCUIT	400 KV PATIALA(PG)-PATRAN(PATRAN) (PATRAN) CKT-1	POWER GRID, PATRAN	D	SF6 refill work	17/Jan/2022	09:00	17/Jan/2022	13:00	SF6 gas filling work	PLANNED	Approved	17-Jan-22	09:00	17-Jan-22	13:00	
473	RQ78243	OCC_190	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KALA AMB(PKTL)-WANGTO_GIS(HP) (HPPTCL) CKT-1	PKATL, HPPTCL, JPL	D	SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Non Auto mode is required on 400 kV Kala Amb - Sorang ckt-1 & 400 kV Sorang-Wangtoo ckt-1.	16/Jan/2022	07:00	31/Jan/2022	18:00	Kindly approve	PLANNED	Approved	16-Jan-22	07:00	31-Jan-22	18:00	
474	RQ78219	OCC_190	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KALA AMB(PKTL)-WANGTO_GIS(HP) (HPPTCL) CKT-1	PKATL, HPPTCL, JPL	D	Non-auto required for OPGW installation works under ULDC scheme.	06/Jan/2022	07:00	15/Jan/2022	18:00	Kindly approve	PLANNED	Approved	06-Jan-22	07:00	15-Jan-22	18:00	
475	RQ78242	OCC_190	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KALA AMB(PKTL)-WANGTO_GIS(HP) (HPPTCL) CKT-1	PKATL, HPPTCL, JPL	D	SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Non Auto mode is required on 400 kV Kala Amb - Sorang ckt-1 & 400 kV Sorang-Wangtoo ckt-1.	01/Jan/2022	07:00	05/Jan/2022	18:00	Kindly approve	PLANNED	Approved	01-Jan-22	07:00	05-Jan-22	18:00	
476	RQ78097	OCC_190	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2	FBTL	D	For installation of Bird Diverter	14/Jan/2022	08:00	17/Jan/2022	18:00	Other Ckt will be in non-auto mode	PLANNED	Approved	14-Jan-22	15:00	17-Jan-22	23:00	To be taken after 1500 Hrs

477	RQ78095	OCC_190	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1	FBTL	D	For installation of Bird Diverter	10/Jan/2022	08:00	14/Jan/2022	18:00	Other Ckt will be in non-auto mode	PLANNED	Approved	10-Jan-22	15:00	14-Jan-22	23:00	To be taken after 1500 Hrs
478	RQ77818	OCC_190	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV SIKAR(PG)-BABAI(RS) (NRSS36) CKT-1	POWER GRID,N RSS36	D	For protection AMP Work	11/Jan/2022	08:00	11/Jan/2022	18:00		PLANNED	Approved	11-Jan-22	08:00	11-Jan-22	18:00	
479	RQ78052	OCC_190	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-BABAI(RS) (NRSS36) CKT-1	POWER GRID,N RSS36	D	Auto Reclose off is required for OPGW rectification works under Fibre Optics Communication Package (Additional Requirement)	01/Jan/2022	08:00	31/Jan/2022	18:00		PLANNED	Approved	01-Jan-22	08:00	31-Jan-22	18:00	
480	RQ77865	OCC_190	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MAHINDERG ARH(APL)-BHIWANI(PG) (ATIL) CKT-2	ATIL	C	For Diamantling of Wave Trap from existing Line.	06/Jan/2022	08:00	08/Jan/2022	18:00		PLANNED	Approved	06-Jan-22	08:00	08-Jan-22	18:00	subject to cutailment of 300 to 400 MW NR import
481	RQ77864	OCC_190	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MAHINDERG ARH(APL)-BHIWANI(PG) (ATIL) CKT-1	ATIL	C	For Diamantling of Wave Trap from existing Line.	03/Jan/2022	08:00	05/Jan/2022	18:00		PLANNED	Approved	03-Jan-22	08:00	05-Jan-22	18:00	subject to cutailment of 300 to 400 MW NR import
482	RQ77815	OCC_190	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (PG) CKT-2	POWER GRID,D TL	D	Liquidation of sd nature defects i.e. fixing of spacer, GR, AH & CC rings etc.	02/Jan/2022	08:00	02/Jan/2022	18:00	S/D may be availed at 28.12.2021	PLANNED	Approved	02-Jan-22	08:00	02-Jan-22	18:00	
483	RQ77814	OCC_190	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (DTL) CKT-1	POWER GRID,D TL	D	Liquidation of sd nature defects i.e. fixing of spacer, GR, AH & CC rings etc.	01/Jan/2022	08:00	01/Jan/2022	18:00	S/D may be availed at 27.12.2021	PLANNED	Approved	01-Jan-22	08:00	01-Jan-22	18:00	

484	RQ78264	OCC_190	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-MALERKOTLA (PG) (SEKURA) CKT-1	SEKURA	D	Non-auto required for OPGW installation works under ULDC scheme.	01/Jan/2022	07:00	31/Jan/2022	18:00	Kindly approve	PLANNED	Rejected						Rejected by Sekura/Long pending issue
485	RQ78265	OCC_190	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-MALERKOTLA (PG) (SEKURA) CKT-2	SEKURA	D	Non-auto required for OPGW installation works under ULDC scheme.	01/Jan/2022	07:00	31/Jan/2022	18:00	Kindly approve	PLANNED	Rejected						Rejected by Sekura/Long pending issue
486	RQ77178	OCC_190	sldcps_sd	BUS	400KV BUS 2 AT NAKODAR(PSG)	PSPCL	D	Periodic Maintenance	31/Jan/2022	08:00	31/Jan/2022	18:00		PLANNED	Approved	31-Jan-22	08:00	31-Jan-22	18:00		
487	RQ77177	OCC_190	sldcps_sd	BUS	400KV BUS 1 AT NAKODAR(PSG)	PSPCL	D	Periodic Maintenance	20/Jan/2022	08:00	20/Jan/2022	18:00		PLANNED	Approved	20-Jan-22	08:00	20-Jan-22	18:00		
488	RQ77154	OCC_190	sldcps_sd	BUS	400KV BUS 1 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	31/Jan/2022	08:00	31/Jan/2022	18:00		PLANNED	Approved	31-Jan-22	08:00	31-Jan-22	18:00		
489	RQ77156	OCC_190	sldcps_sd	BUS	400KV BUS 2 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-2	27/Jan/2022	08:00	27/Jan/2022	18:00		PLANNED	Approved	27-Jan-22	08:00	27-Jan-22	18:00		
490	RQ77155	OCC_190	sldcps_sd	BUS	400KV BUS 1 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-1	25/Jan/2022	08:00	25/Jan/2022	18:00		PLANNED	Approved	25-Jan-22	08:00	25-Jan-22	18:00		

491	RQ78154	OCC_190	cpcc2_sd	BUS	400KV BUS 2 AT CHAMBA(PG)	POWER GRID	C	For Interconnection of Bus Bar for construction of new 400KV 125MVAR Bus Reactor bay(408) & 02 No Line bays. 400KV Lahal 1 Bay (409) & 400KV Lahal 2 Bay(410).	29/Jan/2022	09:00	31/Jan/2022	18:00	Kindly Approve	PLANNED	Approved	29-Jan-22	09:00	31-Jan-22	18:00	
492	RQ78014	OCC_190	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)	POWER GRID	D	For new Busbar Protection testing	28/Jan/2022	08:00	28/Jan/2022	18:00		PLANNED	Approved	28-Jan-22	08:00	28-Jan-22	18:00	
493	RQ77972	OCC_190	cpcc1_sd	BUS	400KV BUS 4 AT BALLABHGARH(PG)	POWER GRID	D	S/D Required for Bus Bar protection retrofitment work.	28/Jan/2022	08:00	28/Jan/2022	18:00		PLANNED	Approved	28-Jan-22	08:00	28-Jan-22	18:00	
494	RQ78013	OCC_190	cpcc1_sd	BUS	400KV BUS 3 AT MANDOLA(PG)	POWER GRID	D	For new Busbar Protection testing	27/Jan/2022	08:00	27/Jan/2022	18:00		PLANNED	Approved	27-Jan-22	08:00	27-Jan-22	18:00	
495	RQ77971	OCC_190	cpcc1_sd	BUS	400KV BUS 3 AT BALLABHGARH(PG)	POWER GRID	D	S/D Required for Bus Bar protection retrofitment work.	27/Jan/2022	08:00	27/Jan/2022	18:00		PLANNED	Approved	27-Jan-22	08:00	27-Jan-22	18:00	
496	RQ78012	OCC_190	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)	POWER GRID	D	For new Busbar Protection testing	26/Jan/2022	08:00	26/Jan/2022	18:00		PLANNED	Approved	26-Jan-22	08:00	26-Jan-22	18:00	
497	RQ77970	OCC_190	cpcc1_sd	BUS	400KV BUS 2 AT BALLABHGARH(PG)	POWER GRID	D	S/D Required for Bus Bar protection retrofitment work.	26/Jan/2022	08:00	26/Jan/2022	18:00		PLANNED	Approved	26-Jan-22	08:00	26-Jan-22	18:00	
498	RQ78153	OCC_190	cpcc2_sd	BUS	400KV BUS 1 AT CHAMBA(PG)	POWER GRID	C	For Interconnection of Bus Bar for construction of new 400KV 125MVAR Bus Reactor bay(408) & 02 No Line bays. 400KV Lahal 1 Bay (409) & 400KV Lahal 2 Bay(410).	25/Jan/2022	09:00	27/Jan/2022	18:00	Kindly Approve	PLANNED	Approved	25-Jan-22	09:00	27-Jan-22	18:00	

499	RQ78011	OCC_190	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)	POWER GRID	D	For new Busbar Protection testing	25/Jan/2022	08:00	25/Jan/2022	18:00		PLANNED	Approved	25-Jan-22	08:00	25-Jan-22	18:00	
500	RQ77969	OCC_190	cpcc1_sd	BUS	400KV BUS 1 AT BALLABHGARH(PG)	POWER GRID	D	S/D Required for Bus Bar protection retrofitment work.	25/Jan/2022	08:00	25/Jan/2022	18:00		PLANNED	Approved	25-Jan-22	08:00	25-Jan-22	18:00	
501	RQ78006	OCC_190	cpcc1_sd	BUS	400KV BUS 1 AT BHIWANI(PG)	POWER GRID	D	For upgradation of Jack Bus of 422-423-424 Dia from Twin Bersimis to Quad Moose as the Dia has to be upgraded from 2000A to 3000A under Series Bus Reactor Scheme	24/Jan/2022	08:00	26/Jan/2022	18:00		PLANNED	Approved	24-Jan-22	08:00	26-Jan-22	18:00	
502	RQ78199	OCC_190	cpcc2_sd	BUS	400KV BUS 2 AT KISHENPUR(PG)	POWER GRID	D	For Installation of IPS Aluminum tube conductor and replacement of Dropper from JackBus to Bus Isolator in 01 No. 400KV, 125MVAR Reactor bay in Bay No 427.BB Stability works for upcoming 01 No. 400KV 125 MVAR Reactor bay in Bay No 427.	20/Jan/2022	09:00	21/Jan/2022	18:00	Kindly Approve	PLANNED	Approved	20-Jan-22	09:00	21-Jan-22	18:00	
503	RQ78009	OCC_190	cpcc1_sd	BUS	400KV BUS 2 AT BHIWANI(PG)	POWER GRID	D	For upgradation of Jack Bus of 422-423-424 Dia from Twin Bersimis to Quad Moose as the Dia has to be upgraded from 2000A to 3000A under Series Bus Reactor Scheme	20/Jan/2022	08:00	22/Jan/2022	18:00		PLANNED	Approved	20-Jan-22	08:00	22-Jan-22	18:00	
504	RQ78197	OCC_190	cpcc2_sd	BUS	400KV BUS 1 AT KISHENPUR(PG)	POWER GRID	D	For AMP Work	19/Jan/2022	09:00	19/Jan/2022	13:00	Kindly Approve	PLANNED	Approved	19-Jan-22	09:00	19-Jan-22	13:00	



505	RQ77989	OCC_190	cpcc1_sd	BUS	400KV BUS 2 AT ROORKEE(PG)	POWER GRID	D	For AMP Work	18/Jan/2022	08:00	18/Jan/2022	18:00		PLANNED	Approved	18-Jan-22	08:00	18-Jan-22	18:00	
506	RQ77988	OCC_190	cpcc1_sd	BUS	400KV BUS 1 AT ROORKEE(PG)	POWER GRID	D	For AMP Work	17/Jan/2022	08:00	17/Jan/2022	18:00		PLANNED	Approved	17-Jan-22	08:00	17-Jan-22	18:00	
507	RQ78008	OCC_190	cpcc1_sd	BUS	400KV BUS 2 AT BHIWANI(PG)	POWER GRID	D	For upgradation of Jack Bus of Hisar-Bhiwani ckt-I from Twin Bersimis to Quad Moose as the Dia has to be upgraded from 2000A to 3000A under Series Bus Reactor Scheme	17/Jan/2022	08:00	19/Jan/2022	18:00		PLANNED	Approved	17-Jan-22	08:00	19-Jan-22	18:00	
508	RQ78001	OCC_190	cpcc1_sd	BUS	400KV BUS 2 AT MAHARANIB AGH(PG)	POWER GRID	C	" Integration of Newly installed Recator bus bar with exiting 400kv Bus Bar"	17/Jan/2022	08:00	19/Jan/2022	18:00		PLANNED	Approved	17-Jan-22	08:00	19-Jan-22	18:00	subject to DTL consent
509	RQ77999	OCC_190	cpcc1_sd	BUS	400KV BUS 2 AT KOTPUTLI(PG)	POWER GRID	D	For AMP Work	15/Jan/2022	08:00	15/Jan/2022	18:00		PLANNED	Approved	15-Jan-22	08:00	15-Jan-22	18:00	
510	RQ77960	OCC_190	cpcc1_sd	BUS	400KV BUS 2 AT KOTA(PG)	POWER GRID	D	For AMP Work	14/Jan/2022	08:00	15/Jan/2022	18:00		PLANNED	Approved	14-Jan-22	08:00	15-Jan-22	18:00	
511	RQ78000	OCC_190	cpcc1_sd	BUS	400KV BUS 1 AT MAHARANIB AGH(PG)	POWER GRID	C	" Integration of Newly installed Recator bus bar with exiting 400kv Bus Bar"	14/Jan/2022	08:00	16/Jan/2022	18:00		PLANNED	Approved	14-Jan-22	08:00	16-Jan-22	18:00	subject to DTL consent
512	RQ78003	OCC_190	cpcc1_sd	BUS	400KV BUS 2 AT AJMER(PG)	POWER GRID	D	For AMP Work	12/Jan/2022	08:00	12/Jan/2022	18:00		PLANNED	Approved	12-Jan-22	08:00	12-Jan-22	18:00	
513	RQ77998	OCC_190	cpcc1_sd	BUS	400KV BUS 1 AT KOTPUTLI(PG)	POWER GRID	D	For AMP Work	12/Jan/2022	08:00	12/Jan/2022	18:00		PLANNED	Approved	12-Jan-22	08:00	12-Jan-22	18:00	
514	RQ77959	OCC_190	cpcc1_sd	BUS	400KV BUS 1 AT KOTA(PG)	POWER GRID	D	For AMP Work	11/Jan/2022	08:00	12/Jan/2022	18:00		PLANNED	Approved	11-Jan-22	08:00	12-Jan-22	18:00	
515	RQ78002	OCC_190	cpcc1_sd	BUS	400KV BUS 1 AT AJMER(PG)	POWER GRID	D	For AMP Work	10/Jan/2022	08:00	10/Jan/2022	18:00		PLANNED	Approved	10-Jan-22	08:00	10-Jan-22	18:00	

516	RQ77980	OCC_190	cpcc1_sd	BUS	400 KV BIKANER(PG) BUS 2	POWER GRID	D	400KV ICT1 COMMISSIONING TESTS	10/Jan/2022	08:00	12/Jan/2022	18:00		PLANNED	Approved	10-Jan-22	08:00	12-Jan-22	18:00	
517	RQ78146	OCC_190	cpcc2_sd	BUS	400KV BUS 2 AT SAMBA(PG)	POWER GRID	D	For AMP works.	07/Jan/2022	09:00	07/Jan/2022	17:30		PLANNED	Approved	07-Jan-22	09:00	07-Jan-22	17:30	
518	RQ77979	OCC_190	cpcc1_sd	BUS	400 KV BIKANER(PG) BUS 1	POWER GRID	D	400KV ICT1 COMMISSIONING TESTS	07/Jan/2022	08:00	09/Jan/2022	18:00		PLANNED	Approved	07-Jan-22	08:00	09-Jan-22	18:00	
519	RQ78144	OCC_190	cpcc2_sd	BUS	400KV BUS 1 AT SAMBA(PG)	POWER GRID	D	For AMP works.	05/Jan/2022	09:00	05/Jan/2022	17:30		PLANNED	Approved	05-Jan-22	09:00	05-Jan-22	17:30	
520	RQ77984	OCC_190	cpcc1_sd	BUS	400KV BUS 1 AT BHIWADI(PG)	POWER GRID	D	For AMP Work	04/Jan/2022	08:00	04/Jan/2022	18:00		PLANNED	Approved	04-Jan-22	08:00	04-Jan-22	18:00	
521	RQ78010	OCC_190	cpcc1_sd	BUS	400KV BUS 3 AT JHATIKARA(PG)	POWER GRID	D	For AMP Work	03/Jan/2022	08:00	03/Jan/2022	18:00		PLANNED	Approved	03-Jan-22	08:00	03-Jan-22	18:00	
522	RQ78007	OCC_190	cpcc1_sd	BUS	400KV BUS 2 AT BHIWANI(PG)	POWER GRID	D	For Stringing of Jack Bus of Mahendargarh-Bhiwani and Hisar-Bhiwani Bypass arrangement	03/Jan/2022	08:00	04/Jan/2022	18:00		PLANNED	Approved	03-Jan-22	08:00	04-Jan-22	18:00	
523	RQ77986	OCC_190	cpcc1_sd	BUS	400KV BUS 1 AT BASSI(PG)	POWER GRID	D	For AMP Work	02/Jan/2022	08:00	02/Jan/2022	18:00	S/D may be availed at 29.12.2021	PLANNED	Approved	02-Jan-22	08:00	02-Jan-22	18:00	
524	RQ77994	OCC_190	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 1	PKTSL	D	For Bus Stringing in Bikaner Bay Area	24/Jan/2022	08:00	25/Jan/2022	18:00		PLANNED	Approved	24-Jan-22	08:00	25-Jan-22	18:00	
525	RQ77997	OCC_190	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 2	PKTSL	D	For Erection of 41289B Isolator	22/Jan/2022	08:00	22/Jan/2022	18:00		PLANNED	Approved	22-Jan-22	08:00	22-Jan-22	18:00	
526	RQ77996	OCC_190	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 2	PKTSL	D	For Erection of BPI and 41289A Isolator under Main Bus - II	20/Jan/2022	08:00	20/Jan/2022	18:00		PLANNED	Approved	20-Jan-22	08:00	20-Jan-22	18:00	
527	RQ77995	OCC_190	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 2	PKTSL	D	For Bus stringing in Bikaner bays area	17/Jan/2022	08:00	18/Jan/2022	18:00		PLANNED	Approved	17-Jan-22	08:00	18-Jan-22	18:00	
528	RQ77278	OCC_190	stuup_sd	BUS	400KV BUS 3 AT LUCKNOW(U P)	UPPTCL	D	.For Annual Maintenance of Transfer Bus Clamps and Conductors etc.	21/Jan/2022	09:00	22/Jan/2022	18:00		PLANNED	Approved	21-Jan-22	09:00	22-Jan-22	18:00	

529	RQ78090	OCC_190	cpcc3_sd	BUS	400KV BUS 2 AT PANKI(UP)	UPPTCL	C	"For replacement of old 89 B Isolator of 400 kV Knp Panki I Line under add cap at Panki end. Simultaneously S/d of line is required along with Bus 2 because TBC is not available at Panki"	19/Jan/2022	09:00	21/Jan/2022	18:00		PLANNED	Approved	19-Jan-22	09:00	21-Jan-22	18:00	subject to UP consent on d-3 basis
530	RQ77276	OCC_190	stuup_sd	BUS	400KV BUS 1 AT LUCKNOW(U P)	UPPTCL	D	For Annual Maintenance of Bus-1 Clamps and Conductors etc.	19/Jan/2022	09:00	20/Jan/2022	18:00		PLANNED	Approved	19-Jan-22	09:00	20-Jan-22	18:00	
531	RQ77284	OCC_190	stuup_sd	BUS	400KV BUS 2 AT SARNATH(UP)	UPPTCL	D	Attending Hot Points at various points & repairing of BUS	16/Jan/2022	09:00	19/Jan/2022	14:00		PLANNED	Approved	16-Jan-22	09:00	19-Jan-22	14:00	
532	RQ78089	OCC_190	cpcc3_sd	BUS	400KV BUS 1 AT PANKI(UP)	UPPTCL	C	"For replacement of old 89 A isolator of 400 kV Knp Panki I Line under add cap at Panki end. Simultaneously S/d of line is required along with Bus 1 because TBC is not available at Panki"	16/Jan/2022	09:00	18/Jan/2022	18:00		PLANNED	Approved	16-Jan-22	09:00	18-Jan-22	18:00	subject to UP consent on d-3 basis
533	RQ77277	OCC_190	stuup_sd	BUS	400KV BUS 2 AT LUCKNOW(U P)	UPPTCL	D	For replacement work of Bus-2 Isolator in 400 KV Unnao Bay, 400 KV Unnao Line will be charged through Transfer Bus during this period.	14/Jan/2022	09:00	18/Jan/2022	18:00		PLANNED	Approved	14-Jan-22	09:00	18-Jan-22	18:00	

534	RQ78086	OCC_190	cpcc3_sd	BUS	400KV BUS 2 AT PANKI(UP)	UPPTCL	C	"For replacement of old 89 B Isolator of 400 kV Knp Panki II Line under add cap at Panki end. Simultaneously S/d of line is required along with Bus 2 because TBC is not available at Panki"	13/Jan/2022	09:00	15/Jan/2022	18:00		PLANNED	Approved	13-Jan-22	09:00	15-Jan-22	18:00	subject to UP consent on d-3 basis
535	RQ78085	OCC_190	cpcc3_sd	BUS	400KV BUS 1 AT PANKI(UP)	UPPTCL	C	"For replacement of old 89 A Isolator of 400 kV Knp Panki II Line under add cap at Panki end. Simultaneously S/d of line is required along with Bus 1 because TBC is not available at Panki"	10/Jan/2022	09:00	12/Jan/2022	18:00		PLANNED	Approved	10-Jan-22	09:00	12-Jan-22	18:00	subject to UP consent on d-3 basis
536	RQ77285	OCC_190	stuup_sd	BUS	400KV BUS 2 AT INDIRAPURAM(UP)	UPPTCL	D	For Annual Maintenance & testing work of Bus-2 ( There will be no load interruption , load will be feed through Bus-1)	08/Jan/2022	10:00	08/Jan/2022	15:00		PLANNED	Approved	08-Jan-22	10:00	08-Jan-22	15:00	
537	RQ77281	OCC_190	stuup_sd	BUS	400KV BUS 2 AT MURADNAGAR_1(UP)	UPPTCL	C	Replacement of Bus CVT and Turn buccle and general maintenance of Bus	06/Jan/2022	09:00	08/Jan/2022	17:00		PLANNED	Approved	06-Jan-22	09:00	08-Jan-22	17:00	
538	RQ77287	OCC_190	stuup_sd	BUS	400KV BUS 2 AT ALIGARH(UP)	UPPTCL	D	Erection work of 400 KV Shamli Bay (under Construction)	05/Jan/2022	08:00	09/Jan/2022	18:00		PLANNED	Approved	05-Jan-22	08:00	09-Jan-22	18:00	
539	RQ77280	OCC_190	stuup_sd	BUS	400KV BUS 1 AT MURADNAGAR_1(UP)	UPPTCL	C	Replacement of Bus CVT and Turn buccle and general maintenance of Bus	03/Jan/2022	09:00	05/Jan/2022	17:00		PLANNED	Approved	03-Jan-22	09:00	05-Jan-22	17:00	

540	RQ77286	OCC_190	stuup_sd	BUS	400KV BUS 1 AT ALIGARH(UP)	UPPTCL	D	Erection work of 400 KV Shamli Bay (under Construction)	03/Jan/2022	08:00	04/Jan/2022	18:00		PLANNED	Approved	03-Jan-22	08:00	04-Jan-22	18:00	
541	RQ77767	OCC_190	sldcrs_sd	BUS	400 KV JAISALMER(R S) - BUS 1	RRVPNL	D	Quarterly Maintenance	20/Jan/2022	08:00	20/Jan/2022	18:00		PLANNED	Approved	20-Jan-22	08:00	20-Jan-22	18:00	
542	RQ77768	OCC_190	sldcrs_sd	BUS	400 KV JAISALMER(R S) - BUS 2	RRVPNL	D	Quarterly Maintenance	19/Jan/2022	08:00	19/Jan/2022	18:00		PLANNED	Approved	19-Jan-22	08:00	19-Jan-22	18:00	
543	RQ77422	OCC_190	sldcrs_sd	BUS	400KV BUS 2 AT PHAGI(RS)	RRVPNL	D	For testing of equipments under man Bus-II	10/Jan/2022	08:00	10/Jan/2022	18:00		PLANNED	Approved	10-Jan-22	08:00	10-Jan-22	18:00	
544	RQ77421	OCC_190	sldcrs_sd	BUS	400KV BUS 1 AT PHAGI(RS)	RRVPNL	D	For testing of equipments under man Bus-I	07/Jan/2022	08:00	07/Jan/2022	18:00		PLANNED	Approved	07-Jan-22	08:00	07-Jan-22	18:00	
545	RQ77279	OCC_190	stuup_sd	BUS	400KV BUS 1 AT GR.NOIDA(UP C)	UPPCL	C	For detecting and arresting of sf6 gas leakage in 400kV C.B Bus coupler. If leakage will be found in porceline and metal joints the same will be replaced	17/Jan/2022	10:00	22/Jan/2022	18:00	There will be no supply interruption due to this shut down .Load of 400kV S/S Gr. Noida will be feed by Main Bus B	PLANNED	Approved	17-Jan-22	10:00	22-Jan-22	18:00	
546	RQ77937	OCC_190	bbmb_sd	BUS	400KV BUS 2 AT DEHAR(BB)	BBMB	D	To replace 3 no's 400 KV Bus-II Red, Yellow and Blue phase CTs between Bus Isolator No 419 and breaker X-6.	09/Jan/2022	08:00	09/Jan/2022	18:00		PLANNED	Approved	09-Jan-22	08:00	09-Jan-22	18:00	
547	RQ77936	OCC_190	bbmb_sd	BUS	400KV BUS 2 AT DEHAR(BB)	BBMB	D	To replace 3 no's 400 KV Bus-II Red, Yellow and Blue phase CTs between Bus Isolator No 419 and breaker X-6.	03/Jan/2022	08:00	05/Jan/2022	18:00		PLANNED	Approved	03-Jan-22	08:00	05-Jan-22	18:00	
548	RQ77328	OCC_190	slchr_sd	BUS	400KV BUS 2 AT DHANODA(H V)	HVPNL	D	General mtc of bus isolators	06/Jan/2022	09:00	06/Jan/2022	18:00		PLANNED	Approved	06-Jan-22	09:00	06-Jan-22	18:00	
549	RQ77396	OCC_190	rampur_sd	BUS	400KV BUS 2 AT RAMPUR HEP(SJ)	SJVNL	D	M2 Maintenance of GIS Bay under the supervision of OEM expert.	06/Jan/2022	09:00	07/Jan/2022	18:00		PLANNED	Approved	06-Jan-22	09:00	07-Jan-22	18:00	

550	RQ77392	OCC_190	rampur_sd	BUS	400KV BUS 1 AT RAMPUR HEP(SJ)	SJVNL	D	M2 Maintenance of GIS Bay under the supervision of OEM expert.	04/Jan/2022	09:00	05/Jan/2022	18:00		PLANNED	Approved	04-Jan-22	09:00	05-Jan-22	18:00	
551	RQ77781	OCC_190	indigrd_sd	BUS	400 KV PRITHALA (GPTL) - BUS 2	GPTL	D	Shutdown required for AMP	05/Jan/2022	09:00	05/Jan/2022	18:00	Annual Maintenance Works	PLANNED	Approved	05-Jan-22	09:00	05-Jan-22	18:00	
552	RQ77777	OCC_190	indigrd_sd	BUS	400 KV PRITHALA (GPTL) - BUS 2	GPTL	D	Shutdown required for AMP	04/Jan/2022	09:00	04/Jan/2022	18:00	Annual Maintenance Works	PLANNED	Approved	04-Jan-22	09:00	04-Jan-22	18:00	
553	RQ77925	OCC_190	indigrd_sd	BUS	400 KV PRITHALA (GPTL) - BUS 2	GPTL	D	Shutdown for AMP	04/Jan/2022	09:00	04/Jan/2022	18:00	Annual Maintenance Works	PLANNED	Approved	04-Jan-22	09:00	04-Jan-22	18:00	
554	RQ77776	OCC_190	indigrd_sd	BUS	400 KV PRITHALA (GPTL) - BUS 1	GPTL	D	Shutdown required for AMP	03/Jan/2022	09:00	03/Jan/2022	18:00	Annual Maintenance Works	PLANNED	Approved	03-Jan-22	09:00	03-Jan-22	18:00	
555	RQ78040	OCC_190	cpcc1_sd	LINE REACTOR	80 MVAR NON-SWITCHABLE LR ON KANPUR-BALLABHGARH (PG) CKT-3 @BALLABHG ARH(PG)	POWER GRID	D	S/D required for AMP work of line reactor.	13/Jan/2022	08:00	13/Jan/2022	18:00		PLANNED	Approved	13-Jan-22	08:00	13-Jan-22	18:00	
556	RQ78034	OCC_190	cpcc1_sd	BR/BSR /MSC/ MSR	125 MVAR BUS REACTOR NO 2 AT 400 KV SIKAR(PG)	POWER GRID	D	For Final Commissioning of CSD	31/Jan/2022	08:00	31/Jan/2022	18:00		PLANNED	Approved	31-Jan-22	08:00	31-Jan-22	18:00	
557	RQ78039	OCC_190	cpcc1_sd	BR/BSR /MSC/ MSR	80 MVAR BUS REACTOR NO 1 AT 400KV BALLABHGARH(PG)	POWER GRID	D	S/D required for CSD online testing & tuning.	14/Jan/2022	08:00	14/Jan/2022	18:00		PLANNED	Approved	14-Jan-22	08:00	14-Jan-22	18:00	
558	RQ78035	OCC_190	cpcc1_sd	BR/BSR /MSC/ MSR	125 MVAR BUS REACTOR NO 1 AT 400KV ROORKEE(PG)	POWER GRID	D	For AMP Work	12/Jan/2022	08:00	12/Jan/2022	18:00		PLANNED	Approved	12-Jan-22	08:00	12-Jan-22	18:00	

559	RQ77759	OCC_190	sldcrs_sd	BR/BSR /MSC/ MSR	125 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)	POWER GRID	D	Maintenance work of bay equipments , isolators and testing work of bay equipments.	06/Jan/2022	08:00	06/Jan/2022	18:00		PLANNED	Approved	06-Jan-22	08:00	06-Jan-22	18:00	
560	RQ78037	OCC_190	cpcc1_sd	BR/BSR /MSC/ MSR	80 MVAR BUS REACTOR NO 1 AT 400KV KOTPUTLI(PG )	POWER GRID	D	For AMP Work	02/Jan/2022	08:00	02/Jan/2022	18:00		PLANNED	Approved	02-Jan-22	08:00	02-Jan-22	18:00	
561	RQ77803	OCC_190	indigrd_sd	BR/BSR /MSC/ MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV KADARPUR (GPTL)	GPTL	D	shutdown for AMP work	23/Jan/2022	08:00	23/Jan/2022	20:00	Annual Maintenance Works	PLANNED	Approved	23-Jan-22	08:00	23-Jan-22	20:00	
562	RQ77179	OCC_190	sldcps_sd	BR/BSR /MSC/ MSR	80 MVAR BUS REACTOR NO 1 AT 400KV MAKHU(PS)	PSTCL	D	Cleaning and Recording of IR Values of Bay 415 CT's and CBcleaning of CTR Panel and Terminal tightening of Reactor MB, checking of HVWSS	17/Jan/2022	08:00	17/Jan/2022	18:00		PLANNED	Approved	17-Jan-22	08:00	17-Jan-22	18:00	
563	RQ77761	OCC_190	sldcrs_sd	BR/BSR /MSC/ MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV JAISALMER(RS)	RRVPN L	D	Quarterly Maintenance	13/Jan/2022	08:00	13/Jan/2022	18:00		PLANNED	Approved	13-Jan-22	08:00	13-Jan-22	18:00	
564	RQ77760	OCC_190	sldcrs_sd	BR/BSR /MSC/ MSR	50 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)	RRVPN L	D	Maintenance work of bay equipments , isolators and testing work of bay equipments.	08/Jan/2022	08:00	08/Jan/2022	18:00		PLANNED	Approved	08-Jan-22	08:00	08-Jan-22	18:00	
565	RQ78036	OCC_190	cpcc1_sd	BR/BSR /MSC/ MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV KHETRI (PKTSL)	PKTSL	D	CSD FINE TUNING WORKS	11/Jan/2022	08:00	11/Jan/2022	18:00		PLANNED	Approved	11-Jan-22	08:00	11-Jan-22	18:00	

566	RQ77302	OCC_190	stuup_sd	BR/BSR /MSC/ MSR	125 MVAR BUS REACTOR NO 1 AT 400KV SARNATH(UP)	UPPTCL	D	Routine Testing & General Maintenance of Reactor	10/Jan/2022	10:00	10/Jan/2022	17:00		PLANNED	Approved	10-Jan-22	10:00	10-Jan-22	17:00		
567	RQ77304	OCC_190	stuup_sd	BR/BSR /MSC/ MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV GORAKHPUR(UP)	UPPTCL	D	For routine testing	05/Jan/2022	10:00	05/Jan/2022	17:00		PLANNED	Approved	05-Jan-22	10:00	05-Jan-22	17:00		
568	RQ77305	OCC_190	stuup_sd	BR/BSR /MSC/ MSR	80 MVAR BUS REACTOR NO 1 AT 400 KV HARDUJAGAN J (UP)	UPPTCL	C	For attending oil leakage from different points of top flange of Radiator of Bus Reactor	04/Jan/2022	08:00	06/Jan/2022	18:00		PLANNED	Approved	04-Jan-22	08:00	06-Jan-22	18:00		
569	RQ77292	OCC_190	stuup_sd	BR/BSR /MSC/ MSR	50 MVAR BUS REACTOR NO 1 AT 400KV MORADABAD (UP)	UPPTCL	D	Internal inspection of 50 MVAR Bus Reactor, turret C.T. by removing R- Phase bushing .	03/Jan/2022	10:00	12/Jan/2022	18:00	Internal inspection of 50 MVAR Bus Reactor, turret C.T. by removing R- Phase bushing .	PLANNED	Approved	03-Jan-22	10:00	12-Jan-22	18:00		
570	RQ77288	OCC_190	stuup_sd	BR/BSR /MSC/ MSR	80 MVAR BUS REACTOR NO 1 AT 400KV BAREILLY(UP)	UPPTCL	C	Transfer breaker will be used for charging of 400KV bareilly- Unnao circuit -II .	03/Jan/2022	08:30	28/Jan/2022	17:00		PLANNED	Rejected						deferred to next occ
571	RQ77293	OCC_190	stuup_sd	BR/BSR /MSC/ MSR	50 MVAR BUS REACTOR NO 1 AT 400KV PANKI(UP)	UPPTCL	C	Dismantaling of 50 MVAR Bus Reactor for installation of 125 MVAR Bus Reactor.	02/Jan/2022	08:00	31/Jan/2022	17:00		PLANNED	Approved	02-Jan-22	08:00	31-Jan-22	17:00	subject to real time conditions	
572	RQ77303	OCC_190	stuup_sd	BR/BSR /MSC/ MSR	125 MVAR BUS REACTOR NO 1 AT 400KV BARA(UP)	UPPTCL	C	Construction of Fire wall due to induction effect in switchyard, shutdown required for safety purpose	01/Jan/2022	08:00	30/Jan/2022	19:00		PLANNED	Rejected						deferred to next occ



573	RQ77384	OCC_190	rampur_sd	BR/BSR /MSC/ MSR	80 MVAR BUS REACTOR NO 1 AT 400KV RAMPUR HEP(SJ)	SJVNL	D	M2 Maintenance of GIS Bay under the supervision of OEM expert.	10/Jan/2022	09:00	12/Jan/2022	18:00		PLANNED	Approved	10-Jan-22	09:00	12-Jan-22	18:00	
574	RQ77451	OCC_190	sldcuk_sd	BR/BSR /MSC/ MSR	80 MVAR BUS REACTOR NO 1 AT 400 KV SRINAGAR(UK)	PTCUL	D	for scheduled preventive maintenance	05/Jan/2022	10:00	05/Jan/2022	14:00		PLANNED	Approved	05-Jan-22	10:00	05-Jan-22	14:00	
575	RQ78038	OCC_190	cpcc1_sd	BR/BSR /MSC/ MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_II(PG)		D	Attending Punch Points	04/Jan/2022	10:00	05/Jan/2022	18:00		PLANNED	Approved	04-Jan-22	10:00	05-Jan-22	18:00	to be taken on daily basis
576	RQ77192	OCC_190	sldcps_sd	BAY	411 TIE BAY - 400KV MUKTSAR-MAKHU (PS) CKT-2 AND 400/220KV 315 MVA ICT 2 AT MAKHU(PS)	PSTCL	D	Nut bolt tighteneing of clamp and connectors of 411 bay CB, CT and cleaning of male and female copper contact of isolators. Cleaning and terminal tighteneing of C&R panel	31/Jan/2022	08:00	31/Jan/2022	18:00		PLANNED	Approved	31-Jan-22	08:00	31-Jan-22	18:00	
577	RQ77194	OCC_190	sldcps_sd	BAY	414 TIE BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV MUKTSAR(PS) AND FUTURE AT 400 KV MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	24/Jan/2022	08:00	24/Jan/2022	18:00		PLANNED	Approved	24-Jan-22	08:00	24-Jan-22	18:00	

578	RQ77193	OCC_190	sldcps_sd	BAY	408 TIE BAY - 400KV MUKTSAR-MAKHU (PS) CKT-1 AND 400/220KV 315 MVA ICT 1 AT MAKHU(PS)	PSTCL	D	Nut bolt tighteneing of clamp and connectors of 408bay CB, CT and cleaning of male and female copper contact of isolators. Cleaning and terminal tighteneing of C&R panel	24/Jan/2022	08:00	24/Jan/2022	18:00		PLANNED	Approved	24-Jan-22	08:00	24-Jan-22	18:00	
579	RQ77191	OCC_190	sldcps_sd	BAY	421 MAIN BAY MAIN BAY - 400/220 KV 500 MVA ICT 3 AT MAKHU(PS) (PSTCL)	PSTCL	D	Nut bolt tightening and cleaning of Bay 208 (IV Side) CT,CB,isolators and CB and cleaning of BMK and C&R Panel and the terminal tightening of CT JB and CB MB	20/Jan/2022	08:00	20/Jan/2022	18:00		PLANNED	Approved	20-Jan-22	08:00	20-Jan-22	18:00	
580	RQ77190	OCC_190	sldcps_sd	BAY	405 TIE BAY - 400KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-2 AND 400KV MUKTSAR-MAKHU (PS) CKT-2 AT MUKTSAR(PS)	PSTCL	D	Nut bolt tighteneing of clamp and connectors of 405 bay CB, CT and cleaning of male and female copper contact of isolators. Cleaning and terminal tighteneing of C&R panel	18/Jan/2022	08:00	18/Jan/2022	18:00		PLANNED	Approved	18-Jan-22	08:00	18-Jan-22	18:00	
581	RQ77188	OCC_190	sldcps_sd	BAY	414 TIE BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV MUKTSAR(PS) AND FUTURE AT 400 KV MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	17/Jan/2022	08:00	17/Jan/2022	18:00		PLANNED	Approved	17-Jan-22	08:00	17-Jan-22	18:00	

582	RQ77189	OCC_190	sldcps_sd	BAY	415 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV MAKHU(PS)	PSTCL	D	Cleaning and Recording of IR Values of Bay 415 CT's and CBcleaning of CTR Panel and Terminal tightening of Reactor MB, checking of HVWSS	17/Jan/2022	08:00	17/Jan/2022	18:00		PLANNED	Approved	17-Jan-22	08:00	17-Jan-22	18:00	
583	RQ77187	OCC_190	sldcps_sd	BAY	411 TIE BAY - 400/220KV 315 MVA ICT 2 AT MUKTSAR(PS) AND FUTURE	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	12/Jan/2022	08:00	12/Jan/2022	18:00		PLANNED	Approved	12-Jan-22	08:00	12-Jan-22	18:00	
584	RQ77186	OCC_190	sldcps_sd	BAY	421 MAIN BAY MAIN BAY - 400/220 KV 500 MVA ICT 3 AT MAKHU(PS) (PSTCL)	PSTCL	D	Nut bolt tightening and cleaning of Bay 420 CT,CB,isolators and CB and cleaning of BMK and C&R Panel and the terminal tightening of CT JB and CB MB	11/Jan/2022	08:00	11/Jan/2022	18:00		PLANNED	Approved	11-Jan-22	08:00	11-Jan-22	18:00	
585	RQ77185	OCC_190	sldcps_sd	BAY	412 MAIN BAY - 400/220KV 315 MVA ICT 2 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	10/Jan/2022	08:00	10/Jan/2022	18:00		PLANNED	Approved	10-Jan-22	08:00	10-Jan-22	18:00	
586	RQ77183	OCC_190	sldcps_sd	BAY	408 TIE BAY - 400/220KV 315 MVA ICT 1 AT MUKTSAR(PS) AND FUTURE	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	06/Jan/2022	08:00	06/Jan/2022	18:00		PLANNED	Approved	06-Jan-22	08:00	06-Jan-22	18:00	

587	RQ77184	OCC_190	slcpcs_sd	BAY	412 MAIN BAY - 400/220KV 315 MVA ICT 2 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening and cleaning of Bay 213(IV Side) LA,CT, Isolators and CB and cleaning of BMK and C&R Panel and the terminal tightening of CT JB and CB MB	06/Jan/2022	08:00	06/Jan/2022	18:00		PLANNED	Approved	06-Jan-22	08:00	06-Jan-22	18:00	
588	RQ77182	OCC_190	slcpcs_sd	BAY	409 MAIN BAY - 400/220KV 315 MVA ICT 1 AT MAKHU(PS)	PSTCL	D	Cleaning and Recording of IR Values of Bay 214(IV Side) CT's and CB, cleaning of CTR Panel and Terminal tightening of ICT-1 MB	04/Jan/2022	08:00	04/Jan/2022	18:00		PLANNED	Approved	04-Jan-22	08:00	04-Jan-22	18:00	
589	RQ77180	OCC_190	slcpcs_sd	BAY	409 MAIN BAY - 400/220KV 315 MVA ICT 1 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	03/Jan/2022	08:00	03/Jan/2022	18:00		PLANNED	Approved	03-Jan-22	08:00	03-Jan-22	18:00	
590	RQ77181	OCC_190	slcpcs_sd	BAY	402 TIE BAY - 400KV TALWANDI SABOO(PSG)- MUKTSAR(PS) (PS) CKT-1 AND 400KV MUKTSAR-MAKHU (PS) CKT-1 AT MUKTSAR(PS)	PSTCL	D	Nut bolt tighteneing of clamp and connectors of 402 bay CB, CT and cleaning of male and female copper contact of isolators. Cleaning and terminal tighteneing of C&R panel	03/Jan/2022	08:00	03/Jan/2022	18:00		PLANNED	Approved	03-Jan-22	08:00	03-Jan-22	18:00	
591	RQ78123	OCC_190	cpcc1_sd	BAY	419 MAIN BAY - 400KV MAINPURI-BALLABHGAR H (PG) CKT-2 AT BALLABHGAR H(PG)	POWER GRID	C	S/D Required for CB replacement work.	28/Jan/2022	08:00	05/Feb/2022	18:00		PLANNED	Approved	28-Jan-22	08:00	05-Feb-22	18:00	

592	RQ78182	OCC_190	cpcc1_sd	BAY	423 TIE BAY - 400KV MEERUT(PG)-MANDOLA(PG) (PL) CKT-3 AND 400KV MEERUT-MANDOLA (PG) CKT-1 AT MANDOLA(PG)	POWER GRID	C	BREAKER OVERHAULLING	25/Jan/2022	08:00	30/Jan/2022	18:00		PLANNED	Approved	25-Jan-22	08:00	30-Jan-22	18:00	
593	RQ78176	OCC_190	cpcc1_sd	BAY	419 MAIN BAY - 400KV MEERUT-MANDOLA (PG) CKT-2 AT MANDOLA(PG)	POWER GRID	D	BREAKER OVERHAULLING	24/Jan/2022	08:00	24/Jan/2022	18:00		PLANNED	Approved	24-Jan-22	08:00	24-Jan-22	18:00	
594	RQ78125	OCC_190	cpcc1_sd	BAY	406 MAIN BAY - 400/220KV 315 MVA ICT 3 AT MEERUT(PG)	POWER GRID	C	Pole Overhauling of CGL make Cb and Testing of Cb after Overhauling Work.	23/Jan/2022	08:00	26/Jan/2022	18:00		PLANNED	Approved	23-Jan-22	08:00	26-Jan-22	18:00	
595	RQ78172	OCC_190	cpcc1_sd	BAY	419 MAIN BAY - 400KV MEERUT-MANDOLA (PG) CKT-2 AT MANDOLA(PG)	POWER GRID	D	BREAKER OVERHAULLING	22/Jan/2022	08:00	22/Jan/2022	18:00		PLANNED	Approved	22-Jan-22	08:00	22-Jan-22	18:00	
596	RQ78128	OCC_190	cpcc1_sd	BAY	413 MAIN BAY - 400KV BHIWADI-HISSAR (PG) CKT-1 AT BHIWADI(PG)	POWER GRID	C	Retrofitting of old BHEL CB with new GE CB	21/Jan/2022	08:00	30/Jan/2022	18:00		PLANNED	Approved	21-Jan-22	08:00	30-Jan-22	18:00	

597	RQ77350	OCC_190	slchr_sd	BAY	414 TIE BAY - 400KV PANCHKULA-ABDULLAPUR (PG) CKT-2 AND 400KV ABDULLAPUR (PG)-DEEPALPUR(J HKT) (PG) CKT-1 AT ABDULLAPUR (PG)	POWER GRID	D	For JKTP SCADA upgradation	19/Jan/2022	16:00	19/Jan/2022	18:00		PLANNED	Approved	19-Jan-22	16:00	19-Jan-22	18:00	
598	RQ78122	OCC_190	cpcc1_sd	BAY	418 MAIN BAY - 400KV MAINPURI-BALLABHGAR H (PG) CKT-1 AT BALLABHGAR H(PG)	POWER GRID	C	S/D Required for CB replacement work.	19/Jan/2022	08:00	27/Jan/2022	18:00		PLANNED	Approved	19-Jan-22	08:00	27-Jan-22	18:00	
599	RQ77358	OCC_190	slchr_sd	BAY	414 MAIN BAY - 400 KV DEEPALPUR(J HKT)-BAWANA(DV) (PG) CKT-1 (POWERGRID )	POWER GRID	D	For JKTP SCADA upgradation	18/Jan/2022	16:00	18/Jan/2022	18:00		PLANNED	Approved	18-Jan-22	16:00	18-Jan-22	18:00	
600	RQ77948	OCC_190	indigrd_sd	BAY	403 MAIN BAY - 400KV PATIALA(PG)-PATRAN(PATR) (PG) CKT-1 AT PATRAN(PATR)	POWER GRID	D	SF6 gas filling work	17/Jan/2022	09:00	17/Jan/2022	13:00	SF6 gas filling work	PLANNED	Approved	17-Jan-22	09:00	17-Jan-22	13:00	
601	RQ78179	OCC_190	cpcc2_sd	BAY	408 TIE BAY - 400KV MOGA-HISSAR (PG) CKT-1 AND 400/220KV 315 MVA ICT 4 AT MOGA(PG)	POWER GRID	C	For Retrofitting of CB	16/Jan/2022	09:00	25/Jan/2022	18:00	Kindly Approve.	PLANNED	Approved	16-Jan-22	09:00	25-Jan-22	18:00	

602	RQ78148	OCC_190	cpcc1_sd	BAY	418 MAIN BAY - 400KV BHIWANI-HISSAR (PG) CKT-1 AT BHIWANI(PG)	POWER GRID	C	For replacement of existing 400kv CB with 400kv CB with PIR as the same is required for converting 400kv Hisar-Bhiwani-I to 400kv Moga-Bhiwani Line (bypass at Hisar SS)	14/Jan/2022	08:00	29/Jan/2022	18:00		PLANNED	Approved	14-Jan-22	08:00	29-Jan-22	18:00	
603	RQ78132	OCC_190	cpcc1_sd	BAY	407 MAIN BAY - 400/220KV 500 MVA ICT 4 AT MAHARANIB AGH(PG)	POWER GRID	C	" ICT-4 is last equipment. so to integrate the Bus Bar, SF6 gas will reduce to this bay also. Therefore its shut down required. "	14/Jan/2022	08:00	19/Jan/2022	18:00		PLANNED	Approved	14-Jan-22	08:00	19-Jan-22	18:00	
604	RQ78129	OCC_190	cpcc1_sd	BAY	401 MAIN BAY - 400KV AGRA-BHIWADI (PG) CKT-1 AT BHIWADI(PG)	POWER GRID	C	Retrofitting of old BHEL CB with new GE CB	11/Jan/2022	08:00	20/Jan/2022	18:00	400kv Bay No 407 Agra 1 Main Bay at Bhiwadi HVAC as per site	PLANNED	Approved	11-Jan-22	08:00	20-Jan-22	18:00	
605	RQ78118	OCC_190	cpcc1_sd	BAY	410 MAIN BAY - 400KV AGRA-SIKAR (PG) CKT-1 AT SIKAR(PG)	POWER GRID	C	For CT Shifting work	11/Jan/2022	08:00	12/Jan/2022	18:00		PLANNED	Approved	11-Jan-22	08:00	12-Jan-22	18:00	
606	RQ78120	OCC_190	cpcc1_sd	BAY	420 TIE BAY - 400 KV MAINPURI-BALLABHGAR H (PG) CKT-2 AND FUTURE AT BALLABHGAR H(PG)	POWER GRID	C	S/D Required for CB replacement work.	10/Jan/2022	08:00	18/Jan/2022	18:00		PLANNED	Approved	10-Jan-22	08:00	18-Jan-22	18:00	
607	RQ78160	OCC_190	cpcc1_sd	BAY	414 MAIN BAY - 400 KV DEEPALPUR(J HKT)-BAWANA(DV) (PG) CKT-1 (POWERGRID )	POWER GRID	D	For AMP Work	09/Jan/2022	08:00	09/Jan/2022	18:00		PLANNED	Approved	09-Jan-22	08:00	09-Jan-22	18:00	

608	RQ78167	OCC_190	cpcc1_sd	BAY	413 MAIN BAY - 400 KV DEEPALPUR(J HKT)- BAWANA(DV) (PG) CKT-1 (POWERGRID )	POWER GRID	D	For AMP Work	08/Jan/2022	08:00	08/Jan/2022	18:00		PLANNED	Approved	08-Jan-22	08:00	08-Jan-22	18:00	
609	RQ78136	OCC_190	cpcc1_sd	BAY	432 TIE BAY - 400KV BHIWANI-HISSAR (PG) CKT-2 AND FUTURE AT BHIWANI(PG)	POWER GRID	D	For replacement of existing 400kv CB with 400kv CB with PIR as the same is required for converting 400kv Hisar-Bhiwani-I to 400kv Moga-Bhiwani Line (bypass at Hisar SS)	08/Jan/2022	08:00	08/Jan/2022	18:00		PLANNED	Approved	08-Jan-22	08:00	08-Jan-22	18:00	
610	RQ78142	OCC_190	cpcc1_sd	BAY	433 MAIN BAY - 400KV BHIWANI-HISSAR (PG) CKT-2 AT BHIWANI(PG)	POWER GRID	D	For replacement of existing 400kv CB with 400kv CB with PIR as the same is required for converting 400kv Hisar-Bhiwani-I to 400kv Moga-Bhiwani Line (bypass at Hisar SS)	07/Jan/2022	08:00	07/Jan/2022	18:00		PLANNED	Approved	07-Jan-22	08:00	07-Jan-22	18:00	
611	RQ78178	OCC_190	cpcc2_sd	BAY	407 MAIN BAY - 400KV MOGA-HISSAR (PG) CKT-1 AT MOGA(PG)	POWER GRID	C	For Retrofitting of CB	06/Jan/2022	09:00	15/Jan/2022	18:00	Kindly Approve.	PLANNED	Approved	06-Jan-22	09:00	15-Jan-22	18:00	
612	RQ78116	OCC_190	cpcc1_sd	BAY	408 MAIN BAY - 400/220KV 500 MVA ICT 2 AT MANESAR(PG)	POWER GRID	D	For Tan delta and capacitance of 33kv tertiary bushing in ICT-2 has to reviewed	06/Jan/2022	08:00	06/Jan/2022	18:00		PLANNED	Approved	06-Jan-22	08:00	06-Jan-22	18:00	



613	RQ78119	OCC_190	cpcc1_sd	BAY	414 TIE BAY - 400KV NEEMRANA-SIKAR (PG) CKT-2 AND 400/220KV 315 MVA ICT 2 AT SIKAR(PG)	POWER GRID	C	FOR OVERHAULING OF CB	06/Jan/2022	08:00	10/Jan/2022	18:00		PLANNED	Approved	06-Jan-22	08:00	10-Jan-22	18:00	
614	RQ78137	OCC_190	cpcc1_sd	BAY	429 TIE BAY - 400KV BHIWANI-HISSAR (PG) CKT-3 AND 400KV MAHINDERG ARH(APL)-BHIWANI(PG) (APL) CKT-2 AT BHIWANI(PG)	POWER GRID	D	For replacement of existing 400kV CB with 400kV CB with PIR as the same is required for converting 400kV Hisar-Bhiwani-I to 400kV Moga-Bhiwani Line (bypass at Hisar SS)	06/Jan/2022	08:00	06/Jan/2022	18:00		PLANNED	Approved	06-Jan-22	08:00	06-Jan-22	18:00	
615	RQ78164	OCC_190	cpcc1_sd	BAY	411 MAIN BAY - 400 KV ABDULLAPUR (PG)-BAWANA(DV) (PG) CKT-1 (POWERGRID )	POWER GRID	D	For AMP Work	05/Jan/2022	08:00	05/Jan/2022	18:00		PLANNED	Approved	05-Jan-22	08:00	05-Jan-22	18:00	
616	RQ78141	OCC_190	cpcc1_sd	BAY	428 MAIN BAY - 400KV MAHINDERG ARH(APL)-BHIWANI(PG) (APL) CKT-2 AT BHIWANI(PG)	POWER GRID	D	For replacement of existing 400kV CB with 400kV CB with PIR as the same is required for converting 400kV Hisar-Bhiwani-I to 400kV Moga-Bhiwani Line (bypass at Hisar SS)	05/Jan/2022	08:00	05/Jan/2022	18:00		PLANNED	Approved	05-Jan-22	08:00	05-Jan-22	18:00	

617	RQ78138	OCC_190	cpcc1_sd	BAY	426 TIE BAY - 400KV MAHINDERG ARH(APL)-BHIWANI(PG) (APL) CKT-1 AND FUTURE AT BHIWANI(PG)	POWER GRID	D	For replacement of existing 400kv CB with 400kv CB with PIR as the same is required for converting 400kv Hisar-Bhiwani-I to 400kv Moga-Bhiwani Line (bypass at Hisar SS)	04/Jan/2022	08:00	04/Jan/2022	18:00		PLANNED	Approved	04-Jan-22	08:00	04-Jan-22	18:00	
618	RQ78143	OCC_190	cpcc1_sd	BAY	425 MAIN BAY - 400KV MAHINDERG ARH(APL)-BHIWANI(PG) (APL) CKT-1 AT BHIWANI(PG)	POWER GRID	D	For replacement of existing 400kv CB with 400kv CB with PIR as the same is required for converting 400kv Hisar-Bhiwani-I to 400kv Moga-Bhiwani Line (bypass at Hisar SS)	03/Jan/2022	08:00	03/Jan/2022	18:00		PLANNED	Approved	03-Jan-22	08:00	03-Jan-22	18:00	
619	RQ78147	OCC_190	cpcc1_sd	BAY	427 MAIN BAY - 400KV BUS 2 AT BHIWANI(PG) (POWERGRID )	POWER GRID	D	For Stringing of Jack Bus of Mahendargarh-Bhiwani and Hisar-Bhiwani Bypass arrangement	03/Jan/2022	08:00	04/Jan/2022	18:00	Mahendargarh-III Main Bay 427 at Bhiwani at Bhiwani	PLANNED	Approved	03-Jan-22	08:00	04-Jan-22	18:00	
620	RQ78145	OCC_190	cpcc1_sd	BAY	426 TIE BAY - 400KV MAHINDERG ARH(APL)-BHIWANI(PG) (APL) CKT-1 AND FUTURE AT BHIWANI(PG)	POWER GRID	D	For Stringing of Jack Bus of Mahendargarh-Bhiwani and Hisar-Bhiwani Bypass arrangement	03/Jan/2022	08:00	04/Jan/2022	18:00		PLANNED	Approved	03-Jan-22	08:00	04-Jan-22	18:00	

621	RQ78140	OCC_190	cpcc1_sd	BAY	412 MAIN BAY - 400KV BHIWANI-JIND (PG) CKT-1 AT BHIWANI(PG)	POWER GRID	D	For replacement of existing 400kv CB with 400kv CB with PIR as the same is required for converting 400kv Hisar-Bhiwani-I to 400kv Moga-Bhiwani Line (bypass at Hisar SS)	02/Jan/2022	08:00	02/Jan/2022	18:00		PLANNED	Approved	02-Jan-22	08:00	02-Jan-22	18:00	
622	RQ78215	OCC_190	cpcc2_sd	BAY	426 TIE BAY - 400/220KV 315 MVA ICT 3 AT KISHENPUR(PG) AND FUTURE	POWER GRID	C	For Installation of IPS Aluminum tube conductor and replacement of Dropper from JackBus to Bus Isolator in 01 No. 400KV, 125MVAR Reactor bay in Bay No 427.	01/Jan/2022	09:00	20/Jan/2022	18:00	Kindly Approve.	PLANNED	Approved	01-Jan-22	09:00	20-Jan-22	18:00	
623	RQ78127	OCC_190	cpcc1_sd	BAY	410 MAIN BAY - 400KV AGRA-BHIWADI (PG) CKT-2 AT BHIWADI(PG)	POWER GRID	C	Retrofitting of old BHEL CB with new GE CB	01/Jan/2022	08:00	10/Jan/2022	18:00		PLANNED	Approved	01-Jan-22	08:00	10-Jan-22	18:00	
624	RQ78139	OCC_190	cpcc1_sd	BAY	406 MAIN BAY - 400/220KV 315 MVA ICT 2 AT BHIWANI(PG)	POWER GRID	D	For replacement of existing 400kv CB with 400kv CB with PIR as the same is required for converting 400kv Hisar-Bhiwani-I to 400kv Moga-Bhiwani Line (bypass at Hisar SS)	01/Jan/2022	08:00	01/Jan/2022	18:00		PLANNED	Approved	01-Jan-22	08:00	01-Jan-22	18:00	
625	RQ78121	OCC_190	cpcc1_sd	BAY	417 TIE BAY - 400 KV MAINPURI-BALLABHGARH (PG) CKT-1 AND FUTURE AT BALLABHGARH(PG)	POWER GRID	C	S/D Required for CB replacement work.	01/Jan/2022	08:00	09/Jan/2022	18:00		PLANNED	Approved	01-Jan-22	08:00	09-Jan-22	18:00	

626	RQ77306	OCC_190	stuup_sd	BAY	412 MAIN BAY - 400 KV AGRA SOUTH(UP)- FIROZABAD(P JFTL) (UP) CKT-1 (PJFTL)	PJFTL	D	Annual Maintenance Plan (AMP)	24/Jan/2022	08:00	25/Jan/2022	18:00	AMP	PLANNED	Approved	24-Jan-22	08:00	25-Jan-22	18:00	
627	RQ77307	OCC_190	stuup_sd	BAY	409 MAIN BAY - 400 KV AGRA FATEHBAD(U P)- FIROZABAD(P JFTL) (UP) CKT-1 (PJFTL)	PJFTL	D	Annual Maintenance Plan (AMP)	17/Jan/2022	08:00	18/Jan/2022	18:00	AMP	PLANNED	Approved	17-Jan-22	08:00	18-Jan-22	18:00	
628	RQ77311	OCC_190	stuup_sd	BAY	411 TIE BAY - 400 KV AGRA SOUTH(UP)- FIROZABAD(P JFTL) (UP) CKT-1 (PJFTL) AND FUTURE AT 400 KV FIROZABAD(P JFTL) (PJFTL)	PJFTL	D	CT sampling	05/Jan/2022	17:30	05/Jan/2022	18:30	CT oil sampling	PLANNED	Approved	05-Jan-22	17:30	05-Jan-22	18:30	
629	RQ77310	OCC_190	stuup_sd	BAY	408 TIE BAY - 400 KV AGRA FATEHBAD(U P)- FIROZABAD(P JFTL) (UP) CKT-1 (PJFTL) AND 400/220 KV 500 MVA ICT 2 AT FIROZABAD(P JFTL) AT 400 KV FIROZABAD(P JFTL) (PJFTL)	PJFTL	D	CT sampling	05/Jan/2022	16:30	05/Jan/2022	17:30	CT oil sampling	PLANNED	Approved	05-Jan-22	16:30	05-Jan-22	17:30	
630	RQ77314	OCC_190	stuup_sd	BAY	407 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT FIROZABAD(P JFTL) (PJFTL)	PJFTL	D	CT sampling	05/Jan/2022	15:30	05/Jan/2022	16:30	CT oil sampling	PLANNED	Approved	05-Jan-22	15:30	05-Jan-22	16:30	

631	RQ77309	OCC_190	stuup_sd	BAY	405 TIE BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV FIROZABAD(P JFTL) (PJFTL) AND FUTURE AT 400 KV FIROZABAD(P JFTL) (PJFTL)	PJFTL	D	CT sampling	05/Jan/2022	14:30	05/Jan/2022	15:30	CT oil sampling	PLANNED	Approved	05-Jan-22	14:30	05-Jan-22	15:30	
632	RQ77313	OCC_190	stuup_sd	BAY	404 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV FIROZABAD(P JFTL) (PJFTL)	PJFTL	D	CT sampling	05/Jan/2022	13:30	05/Jan/2022	14:30	CT oil sampling	PLANNED	Approved	05-Jan-22	13:30	05-Jan-22	14:30	
633	RQ77308	OCC_190	stuup_sd	BAY	402 TIE BAY - 400/220 KV 500 MVA ICT 1 AT FIROZABAD(P JFTL) (PJFTL) AND FUTURE AT 400 KV FIROZABAD(P JFTL) (PJFTL)	PJFTL	D	CT sampling	05/Jan/2022	11:30	05/Jan/2022	12:30	CT oil sampling	PLANNED	Approved	05-Jan-22	11:30	05-Jan-22	12:30	
634	RQ77312	OCC_190	stuup_sd	BAY	401 MAIN BAY - 400/220 KV 500 MVA ICT 1 AT FIROZABAD(P JFTL) (PJFTL)	PJFTL	D	CT sampling	05/Jan/2022	10:00	05/Jan/2022	11:00	CT oil sampling	PLANNED	Approved	05-Jan-22	10:00	05-Jan-22	11:00	

635	RQ77348	OCC_190	slchr_sd	BAY	400-4T TIE BAY - 400 KV DEEPALPUR(J HKT)- KABULPUR(H V) (HVPNL) CKT-2 (HVPNL) AND 400/220 KV 315 MVA ICT 1 AT KABULPUR(H V) AT 400 KV KABULPUR(H V) (HVPNL)	HVPNL	D	For JKTP SCADA upgradation. The system availability will not affect as it would charged through TIE bay	20/Jan/2022	10:00	20/Jan/2022	12:00		PLANNED	Approved	20-Jan-22	10:00	20-Jan-22	12:00	
636	RQ77349	OCC_190	slchr_sd	BAY	400-3T TIE BAY - 400 KV DEEPALPUR(J HKT)- KABULPUR(H V) (HVPNL) CKT-1 (HVPNL) AND 400/220 KV 315 MVA ICT 2 AT KABULPUR(H V) AT 400 KV KABULPUR(H V) (HVPNL)	HVPNL	D	For JKTP SCADA upgradation. The system availability will not affect as it would charged through TIE bay	19/Jan/2022	13:00	19/Jan/2022	15:00		PLANNED	Approved	19-Jan-22	13:00	19-Jan-22	15:00	
637	RQ77347	OCC_190	slchr_sd	BAY	400-2T TIE BAY - 400 KV CLP JHAJJAR(CLP)- KABULPUR(H V) (HVPNL) CKT-1 (HVPNL) AND 400 KV BAHADURGA RH(PG)- KABULPUR(H V) (PG) CKT-1 AT 400 KV KABULPUR(H V) (HVPNL)	HVPNL	D	For JKTP SCADA upgradation. The system availability will not affect as it would charged through TIE bay	18/Jan/2022	13:00	18/Jan/2022	15:00		PLANNED	Approved	18-Jan-22	13:00	18-Jan-22	15:00	

638	RQ77346	OCC_190	slchr_sd	BAY	400-3T TIE BAY - 400 KV DEEPALPUR(J HKT)- KABULPUR(H V) (HVPNL) CKT-1 (HVPNL) AND 400/220 KV 315 MVA ICT 2 AT KABULPUR(H V) AT 400 KV KABULPUR(H V) (HVPNL)	HVPNL	D	For JKTP SCADA upgradation	18/Jan/2022	10:00	18/Jan/2022	12:00		PLANNED	Approved	18-Jan-22	10:00	18-Jan-22	12:00	
639	RQ77345	OCC_190	slchr_sd	BAY	400-4T TIE BAY - 400 KV DEEPALPUR(J HKT)- KABULPUR(H V) (HVPNL) CKT-2 (HVPNL) AND 400/220 KV 315 MVA ICT 1 AT KABULPUR(H V) AT 400 KV KABULPUR(H V) (HVPNL)	HVPNL	D	For JKTP SCADA upgradation	17/Jan/2022	13:00	17/Jan/2022	15:00		PLANNED	Approved	17-Jan-22	13:00	17-Jan-22	15:00	
640	RQ77343	OCC_190	slchr_sd	BAY	400-1T TIE BAY - 400 KV CLP JHAJJAR(CLP)- KABULPUR(H V) (HVPNL) CKT-2 (HVPNL) AND 400 KV BHIWANI(PG)- KABULPUR(H V) (PG) CKT-1 AT 400 KV KABULPUR(H V) (HVPNL)	HVPNL	D	For JKTP SCADA upgradation. The system availability will not affect as it would charged through TIE bay	17/Jan/2022	13:00	17/Jan/2022	15:00		PLANNED	Approved	17-Jan-22	13:00	17-Jan-22	15:00	

641	RQ77775	OCC_190	sldcrs_sd	BAY	404 MAIN BAY - 400KV BIKANER(RS)-SSCTPSSURAT GARH(RS) (UNDEF) CKT-2 AT BIKANER(RS)	RRV PN L	D	Routine Maintenance	12/Jan/2022	08:00	12/Jan/2022	18:00		PLANNED	Approved	12-Jan-22	08:00	12-Jan-22	18:00	
642	RQ77771	OCC_190	sldcrs_sd	BAY	405 TIE BAY - 400KV BHILWARA(RS)-CHITTORGARH(RS) (UNDEF) CKT-1 AND 400/220KV 315 MVA ICT 2 AT BHILWARA(RS)	RRV PN L	D	Routine maintenance of 400 KV Tie-2 BAY(4252T)& ASSOCIATED EQUIPMENTS	12/Jan/2022	08:00	12/Jan/2022	18:00		PLANNED	Approved	12-Jan-22	08:00	12-Jan-22	18:00	
643	RQ77774	OCC_190	sldcrs_sd	BAY	420 MAIN BAY - 400KV BIKANER(RS)-SIKAR(PG) (RS) CKT-2 AT BIKANER(RS)	RRV PN L	D	Routine Maintenance	11/Jan/2022	08:00	11/Jan/2022	18:00		PLANNED	Approved	11-Jan-22	08:00	11-Jan-22	18:00	
644	RQ77770	OCC_190	sldcrs_sd	BAY	4152T TIE BAY - 400/220 KV 315 MVA ICT 1 AT BHILWARA(RS) AND 400 KV BHILWARA-CHITTORGARH (RS) CKT-2 AT 400 KV BHILWARA(RS)	RRV PN L	D	Routine maintenance of 400 KV Tie-1 BAY(4152T)& ASSOCIATED EQUIPMENTS	11/Jan/2022	08:00	11/Jan/2022	18:00		PLANNED	Approved	11-Jan-22	08:00	11-Jan-22	18:00	



645	RQ77769	OCC_190	slcdcrs_sd	BAY	4452T TIE BAY - 50 MVAR BUS REACTOR NO 1 AT 400KV BHILWARA(R S) (RRVPNL) AND 400 KV AJMER-BHILWARA (RS) CKT-2 AT 400 KV BHILWARA(R S) (RRVPNL)	RRVPNL	D	Routine maintenance of 400 KV Tie-4 BAY(4452T)& ASSOCIATED EQUIPMENTS	10/Jan/2022	08:00	10/Jan/2022	18:00		PLANNED	Approved	10-Jan-22	08:00	10-Jan-22	18:00	
646	RQ78159	OCC_190	cpcc1_sd	BAY	420 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT BAWANA(DV) (DTL)	DTL	D	For AMP Work	10/Jan/2022	08:00	10/Jan/2022	18:00		PLANNED	Approved	10-Jan-22	08:00	10-Jan-22	18:00	
647	RQ78161	OCC_190	cpcc1_sd	BAY	414 TIE BAY - 400 KV BAWANA CCGTB(DTL)-BAHADURGA RH(PG) (PG) CKT-1 AND 400 KV BAWANA CCGTB(DTL)-BHIWANI(PG) (PG) CKT-1 AT BAWANA CCGTB(DTL)	DTL/PR AGATI CCGT	D	For AMP Work	09/Jan/2022	08:00	09/Jan/2022	18:00		PLANNED	Approved	09-Jan-22	08:00	09-Jan-22	18:00	
648	RQ78162	OCC_190	cpcc1_sd	BAY	413 MAIN BAY - 400 KV BAWANA CCGTB(DTL)-BAHADURGA RH(PG) (PG) CKT-1 AND 400 KV BAWANA CCGTB(DTL) - BUS 1 AT BAWANA CCGTB(DTL)	DTL/PR AGATI CCGT	D	For AMP Work	08/Jan/2022	08:00	08/Jan/2022	18:00		PLANNED	Approved	08-Jan-22	08:00	08-Jan-22	18:00	

649	RQ78163	OCC_190	cpcc1_sd	BAY	412 MAIN BAY - 400 KV ABDULLAPUR (PG)- BAWANA(DV) (PG) CKT-1 (DTL)	POWER GRID,D TL	D	For AMP Work	07/Jan/2022	08:00	07/Jan/2022	18:00		PLANNED	Approved	07-Jan-22	08:00	07-Jan-22	18:00	
650	RQ77402	OCC_190	rampur_sd	BAY	MBC BUS COUPLER BAY - 400KV BUS 1 AT RAMPUR HEP(SJ) AND 400KV BUS 2 AT RAMPUR HEP(SJ)	SJVNL	D	M2 Maintenance of GIS Bay under the supervision of OEM expert.	04/Jan/2022	09:00	07/Jan/2022	18:00		PLANNED	Approved	04-Jan-22	09:00	07-Jan-22	18:00	
651	RQ77123	OCC_190	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT INDIRAPURAM(UP)	UPPTCL	C	For Annual Maintenance & testing work of ICT	31/Jan/2022	11:00	31/Jan/2022	15:00		PLANNED	Approved	31-Jan-22	11:00	31-Jan-22	15:00	
652	RQ77122	OCC_190	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT INDIRAPURAM(UP)	UPPTCL	C	For Annual Maintenance & testing work of ICT	20/Jan/2022	11:00	20/Jan/2022	15:00		PLANNED	Approved	20-Jan-22	11:00	20-Jan-22	15:00	
653	RQ77212	OCC_190	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ORAI(UP)	UPPTCL	D	for attending oil leakage	20/Jan/2022	09:00	20/Jan/2022	18:00		PLANNED	Approved	20-Jan-22	09:00	20-Jan-22	18:00	
654	RQ77205	OCC_190	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SULTANPUR(UP)	UPPTCL	D	Routine Bay maintenance work	18/Jan/2022	10:00	18/Jan/2022	18:00		PLANNED	Approved	18-Jan-22	10:00	18-Jan-22	18:00	
655	RQ77203	OCC_190	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAREILLY(UP)	UPPTCL	D	for preventive maintenace and testing	18/Jan/2022	09:00	18/Jan/2022	17:00		PLANNED	Approved	18-Jan-22	09:00	18-Jan-22	17:00	
656	RQ77126	OCC_190	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT ATATUR(UP)	UPPTCL	D	For Annual Maintenance & testing work of ICT	17/Jan/2022	11:00	17/Jan/2022	15:00		PLANNED	Approved	17-Jan-22	11:00	17-Jan-22	15:00	
657	RQ77213	OCC_190	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SARNATH(UP)	UPPTCL	D	Routine Testing & General Maintenance of Transformer	17/Jan/2022	09:00	17/Jan/2022	18:00		PLANNED	Approved	17-Jan-22	09:00	17-Jan-22	18:00	

658	RQ77206	OCC_190	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SULTANPUR(UP)	UPPTCL	D	Routine Bay maintenance work	16/Jan/2022	10:00	16/Jan/2022	18:00		PLANNED	Approved	16-Jan-22	10:00	16-Jan-22	18:00	
659	RQ77125	OCC_190	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT SIKANDRABAD(UP)	UPPTCL	D	For Annual Maintenance & testing work of ICT	13/Jan/2022	11:00	13/Jan/2022	15:00		PLANNED	Approved	13-Jan-22	11:00	13-Jan-22	15:00	
660	RQ77208	OCC_190	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GR.NOIDA(UPC)	UPPTCL	D	For general mentinance and routine testing	12/Jan/2022	10:00	12/Jan/2022	16:00	There will be no supply interruption due to this shut down as load of 400kV S/S Gr Noida will be feed through (1x315+2X500)MVA ICTs	PLANNED	Approved	12-Jan-22	10:00	12-Jan-22	16:00	
661	RQ77124	OCC_190	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT SIKANDRABAD(UP)	UPPTCL	D	For Annual Maintenance & testing work of ICT	10/Jan/2022	11:00	10/Jan/2022	15:00		PLANNED	Approved	10-Jan-22	11:00	10-Jan-22	15:00	
662	RQ77210	OCC_190	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MUZAFFARAGAR(UP)	UPPTCL	D	Routine protection testing and other maintenance work.	10/Jan/2022	10:00	10/Jan/2022	17:00		PLANNED	Approved	10-Jan-22	10:00	10-Jan-22	17:00	
663	RQ77204	OCC_190	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 2 AT SULTANPUR(UP)	UPPTCL	D	Routine Bay maintenance work	10/Jan/2022	10:00	10/Jan/2022	18:00		PLANNED	Approved	10-Jan-22	10:00	10-Jan-22	18:00	
664	RQ77214	OCC_190	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 1 AT MASOLI(UP)	UPPTCL	D	routine testing and maintenance	10/Jan/2022	09:00	10/Jan/2022	17:00		PLANNED	Approved	10-Jan-22	09:00	10-Jan-22	17:00	
665	RQ77202	OCC_190	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT LUCKNOW(UP)	UPPTCL	D	For Annual Testing and Maintenance of various equipments like CBs,CTs,CVTs,Isolators etc.	10/Jan/2022	09:00	11/Jan/2022	18:00		PLANNED	Approved	10-Jan-22	09:00	11-Jan-22	18:00	

666	RQ77209	OCC_190	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 3 AT MURADNAGAR_2(UP)	UPPTCL	C	Replacement of Gasket of 240 MVA ICT-III	05/Jan/2022	09:00	25/Jan/2022	17:30		PLANNED	Approved	05-Jan-22	09:00	25-Jan-22	17:30	
667	RQ77211	OCC_190	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PANKI(UP)	UPPTCL	D	Routine Testing and Bay maintenance work.	03/Jan/2022	08:00	04/Jan/2022	17:00		PLANNED	Approved	03-Jan-22	08:00	04-Jan-22	17:00	to be taken on daily basis
668	RQ78186	OCC_190	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HAMIRPUR(PG)	POWER GRID	D	For SF6 Top-up in GIS GC01 Compartment of Bay 204 (ICT-1)	28/Jan/2022	11:00	28/Jan/2022	12:00	Kindly Approve	PLANNED	Approved	28-Jan-22	11:00	28-Jan-22	12:00	
669	RQ78200	OCC_190	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT KISHENPUR(PG)	POWER GRID	D	BB extension work/ BB Teed Stability test works for upcoming 01 No. 400KV 125 MVAR Reactor bay in Bay No 427.	28/Jan/2022	09:00	28/Jan/2022	18:00	Kindly Approve	PLANNED	Approved	28-Jan-22	09:00	28-Jan-22	18:00	
670	RQ77375	OCC_190	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT LUCKNOW_1(PG)	POWER GRID	D	For confirmatory testing of R ph IV bushing	24/Jan/2022	10:00	24/Jan/2022	18:00		PLANNED	Approved	24-Jan-22	10:00	24-Jan-22	18:00	
671	RQ78194	OCC_190	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NALLAGARH(PG)	POWER GRID	D	For AMP works.	21/Jan/2022	09:00	21/Jan/2022	18:00	Kindly Approve	PLANNED	Approved	21-Jan-22	09:00	21-Jan-22	18:00	
672	RQ78081	OCC_190	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT ABDULLAPUR(PG)	POWER GRID	D	FOR AMP WORKS	17/Jan/2022	09:00	17/Jan/2022	18:00	Kindly Approve.	PLANNED	Approved	17-Jan-22	09:00	17-Jan-22	18:00	
673	RQ78201	OCC_190	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KISHENPUR(PG)	POWER GRID	D	For AMP works.	17/Jan/2022	09:00	17/Jan/2022	17:00	Kindly Approve	PLANNED	Approved	17-Jan-22	09:00	17-Jan-22	17:00	
674	RQ78032	OCC_190	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT SONIPAT(PG)	POWER GRID	D	Fine Tuning of CSD installed in newly commissioned 500 MVA ICT-III	17/Jan/2022	08:00	17/Jan/2022	18:00		PLANNED	Approved	17-Jan-22	08:00	17-Jan-22	18:00	

675	RQ78024	OCC_190	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BALLABHGARH(PG)	POWER GRID	C	S/D required for replacemnt of 220 KV side CB	14/Jan/2022	08:00	17/Jan/2022	18:00		PLANNED	Approved	14-Jan-22	08:00	17-Jan-22	18:00	
676	RQ78030	OCC_190	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT FATEHGARH_II(PG)	POWER GRID	D	CSD FINE TUNING WORKS	12/Jan/2022	16:00	12/Jan/2022	23:00		PLANNED	Approved	12-Jan-22	16:00	12-Jan-22	23:00	
677	RQ78027	OCC_190	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT FATEHGARH_II(PG)	POWER GRID	D	CSD FINE TUNING WORKS	11/Jan/2022	16:00	11/Jan/2022	23:00		PLANNED	Approved	11-Jan-22	16:00	11-Jan-22	23:00	
678	RQ78025	OCC_190	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BIKANER(PG)	POWER GRID	C	220KV BUS-COUPLER & TBC COMMISSIONING	10/Jan/2022	18:00	12/Jan/2022	04:00	ICT-2 will be charged in day time 0400 to 1800 hrs	PLANNED	Approved	10-Jan-22	18:00	12-Jan-22	04:00	
679	RQ78029	OCC_190	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FATEHGARH_II(PG)	POWER GRID	D	CSD FINE TUNING WORKS	10/Jan/2022	16:00	10/Jan/2022	23:00		PLANNED	Approved	10-Jan-22	16:00	10-Jan-22	23:00	
680	RQ78158	OCC_190	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MALERKOTLA (PG)	POWER GRID	D	For replacement of 220 KV Y & B ph CB pole due to DCRM & CRM result violation.	10/Jan/2022	09:00	10/Jan/2022	18:00	Kindly Approve.	PLANNED	Approved	10-Jan-22	09:00	10-Jan-22	18:00	
681	RQ78031	OCC_190	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SONIPAT(PG)	POWER GRID	D	Construction works for Integarartion of new 220 Line Bay( 213 and 214) with Bus-2,	10/Jan/2022	08:00	11/Jan/2022	18:00		PLANNED	Approved	10-Jan-22	08:00	11-Jan-22	18:00	
682	RQ78023	OCC_190	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BALLABHGARH(PG)	POWER GRID	C	S/D required for replacemnt of 220 KV side CB	10/Jan/2022	08:00	13/Jan/2022	18:00		PLANNED	Approved	10-Jan-22	08:00	13-Jan-22	18:00	
683	RQ78028	OCC_190	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FATEHGARH_II(PG)	POWER GRID	D	CSD FINE TUNING WORKS	09/Jan/2022	16:00	09/Jan/2022	23:00		PLANNED	Approved	09-Jan-22	16:00	09-Jan-22	23:00	
684	RQ78020	OCC_190	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT SIKAR(PG)	POWER GRID	C	To attend oil leakage from bell tank of ICT-3 at Sikar Ss	06/Jan/2022	08:00	20/Jan/2022	18:00		PLANNED	Approved	06-Jan-22	08:00	20-Jan-22	18:00	subject to real time study

685	RQ78022	OCC_190	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BALLABHGARH(PG)	POWER GRID	C	S/D required for replacement of 220 KV side CB	06/Jan/2022	08:00	09/Jan/2022	18:00		PLANNED	Rejected						withdrawn
686	RQ78026	OCC_190	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BASSI(PG)	POWER GRID	C	COMPLETE OVERHAULING WORK OF ICT	05/Jan/2022	08:00	18/Jan/2022	18:00		PLANNED	Rejected						due to non-compliance of n-1
687	RQ78019	OCC_190	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SIKAR(PG)	POWER GRID	D	For AMP work of ICT	05/Jan/2022	08:00	05/Jan/2022	18:00		PLANNED	Approved	05-Jan-22	08:00	05-Jan-22	18:00		
688	RQ78033	OCC_190	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MANDOLA(PG)	POWER GRID	D	For attending ct oil leakage from Y phase 207 bay outage will consider in dtl account	03/Jan/2022	08:00	03/Jan/2022	18:00		PLANNED	Approved	03-Jan-22	08:00	03-Jan-22	18:00		
689	RQ78021	OCC_190	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BALLABHGARH(PG)	POWER GRID	C	S/D required for replacement of 220 KV side CB	02/Jan/2022	08:00	05/Jan/2022	18:00		PLANNED	Rejected						withdrawn
690	RQ77176	OCC_190	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	28/Jan/2022	08:00	28/Jan/2022	18:00		PLANNED	Approved	28-Jan-22	08:00	28-Jan-22	18:00		
691	RQ77172	OCC_190	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NAKODAR(PSG)	PSTCL	D	Periodic Maintenance	27/Jan/2022	08:00	27/Jan/2022	18:00		PLANNED	Approved	27-Jan-22	08:00	27-Jan-22	18:00		
692	RQ77171	OCC_190	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NAKODAR(PSG)	PSTCL	D	Periodic Maintenance	24/Jan/2022	08:00	24/Jan/2022	18:00		PLANNED	Approved	24-Jan-22	08:00	24-Jan-22	18:00		
693	RQ77166	OCC_190	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening and cleaning of Bay 208 (IV Side) CT, CB, isolators and CB and cleaning of BMK and C&R Panel and the terminal tightening of CT JB and CB MB	20/Jan/2022	08:00	20/Jan/2022	18:00		PLANNED	Approved	20-Jan-22	08:00	20-Jan-22	18:00		

694	RQ77174	OCC_190	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MUKTSAR(PS)	PSTCL	D	For checking Tap changer control circuit.	20/Jan/2022	08:00	20/Jan/2022	18:00		PLANNED	Approved	20-Jan-22	08:00	20-Jan-22	18:00	
695	RQ77175	OCC_190	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MUKTSAR(PS)	PSTCL	D	For checking Tap changer control circuit.	20/Jan/2022	08:00	20/Jan/2022	18:00		PLANNED	Approved	20-Jan-22	08:00	20-Jan-22	18:00	
696	RQ77173	OCC_190	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MUKTSAR(PS)	PSTCL	D	For checking Tap changer control circuit.	20/Jan/2022	08:00	20/Jan/2022	18:00		PLANNED	Approved	20-Jan-22	08:00	20-Jan-22	18:00	
697	RQ77170	OCC_190	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NAKODAR(PS G)	PSTCL	D	Periodic Maintenance	18/Jan/2022	08:00	18/Jan/2022	18:00		PLANNED	Approved	18-Jan-22	08:00	18-Jan-22	18:00	
698	RQ77169	OCC_190	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NAKODAR(PS G)	PSTCL	D	Periodic Maintenance	11/Jan/2022	08:00	11/Jan/2022	18:00		PLANNED	Approved	11-Jan-22	08:00	11-Jan-22	18:00	
699	RQ77165	OCC_190	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening and cleaning of Bay 420 CT,CB,isolators and CB and cleaning of BMK and C&R Panel and the terminal tightening of CT JB and CB MB	11/Jan/2022	08:00	11/Jan/2022	18:00		PLANNED	Approved	11-Jan-22	08:00	11-Jan-22	18:00	
700	RQ77168	OCC_190	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)	PSTCL	D	Protection Testing, 403 89L, 403 89A isolator, Maintenance of ICT Bushing Clamps, 220 kV Output Bus bar , Transformer Cleaning	10/Jan/2022	08:00	12/Jan/2022	18:00		PLANNED	Approved	10-Jan-22	08:00	12-Jan-22	18:00	
701	RQ77167	OCC_190	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DHURI(PS)	PSTCL	D	Maintenance of Isolator 411 89B 412 89A	07/Jan/2022	08:00	07/Jan/2022	18:00		PLANNED	Approved	07-Jan-22	08:00	07-Jan-22	18:00	

702	RQ77163	OCC_190	sidcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening and cleaning of Bay 213(IV Side) LA,CT, Isolators and CB and cleaning of BMK and C&R Panel and the terminal tightening of CT JB and CB MB	06/Jan/2022	08:00	06/Jan/2022	18:00		PLANNED	Approved	06-Jan-22	08:00	06-Jan-22	18:00		
703	RQ77164	OCC_190	sidcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAKHU(PS)	PSTCL	D	Cleaning and Recording of IR Values of Bay 214(IV Side) CT's and CB, cleaning of CTR Panel and Terminal tightening of ICT-1 MB	04/Jan/2022	08:00	04/Jan/2022	18:00		PLANNED	Approved	04-Jan-22	08:00	04-Jan-22	18:00		
704	RQ77162	OCC_190	sidcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT RAJPURA(PS)	PSTCL	D	Annual maintenance/protction testing of ICT and its related equipments.	03/Jan/2022	08:00	07/Jan/2022	18:00		PLANNED	Rejected						PSTCL has made a fresh request for preponment of the said s/d which is approved in additional list.
705	RQ77801	OCC_190	indigrid_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT AMARGARH(NRSS XXIX)	NRSS XXIX	D	Switching Operation	23/Jan/2022	10:00	23/Jan/2022	11:00	For taking Spare ICT in service and switching ICT-2 R-Ph (Switching Operation)	PLANNED	Approved	23-Jan-22	10:00	23-Jan-22	11:00		
706	RQ77800	OCC_190	indigrid_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AMARGARH(NRSS XXIX)	NRSS XXIX	D	Switching Operation	19/Jan/2022	10:00	19/Jan/2022	11:00	For taking ICT-1 R-ph in service and switching ICT-1 Y-Ph (Switching Operation)	PLANNED	Approved	19-Jan-22	10:00	19-Jan-22	11:00		
707	RQ77799	OCC_190	indigrid_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AMARGARH(NRSS XXIX)	NRSS XXIX	D	Switching Operation	17/Jan/2022	10:00	17/Jan/2022	11:00	For taking ICT-1 B-ph in service and switching ICT-1 R-Ph (Switching Operation)	PLANNED	Approved	17-Jan-22	10:00	17-Jan-22	11:00		



708	RQ77354	OCC_190	slidchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DEEPALPUR(J HKT)	HVPNL	D	For JKTP SCADA upgradation.	21/Jan/2022	10:00	21/Jan/2022	12:00		PLANNED	Approved	21-Jan-22	10:00	21-Jan-22	12:00	
709	RQ77352	OCC_190	slidchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KABULPUR(H V)	HVPNL	D	For JKTP SCADA upgradation. The system availability will not affect as it would charged through TIE bay	20/Jan/2022	16:00	20/Jan/2022	18:00		PLANNED	Approved	20-Jan-22	16:00	20-Jan-22	18:00	
710	RQ77355	OCC_190	slidchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DEEPALPUR(J HKT)	HVPNL	D	For JKTP SCADA upgradation.	20/Jan/2022	13:00	20/Jan/2022	15:00		PLANNED	Approved	20-Jan-22	13:00	20-Jan-22	15:00	
711	RQ77356	OCC_190	slidchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DEEPALPUR(J HKT)	HVPNL	D	For JKTP SCADA upgradation	20/Jan/2022	10:00	20/Jan/2022	12:00		PLANNED	Approved	20-Jan-22	10:00	20-Jan-22	12:00	
712	RQ77353	OCC_190	slidchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KABULPUR(H V)	HVPNL	D	For JKTP SCADA upgradation. The system availability will not affect as it would charged through TIE bay	19/Jan/2022	16:00	19/Jan/2022	18:00		PLANNED	Approved	19-Jan-22	16:00	19-Jan-22	18:00	
713	RQ77357	OCC_190	slidchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DEEPALPUR(J HKT)	HVPNL	D	For JKTP SCADA upgradation	19/Jan/2022	10:00	19/Jan/2022	12:00		PLANNED	Approved	19-Jan-22	10:00	19-Jan-22	12:00	
714	RQ77809	OCC_190	slidchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DEEPALPUR(J HKT)	HVPNL	D	For JKTP SCADA upgradation	17/Jan/2022	16:00	17/Jan/2022	18:00		PLANNED	Approved	17-Jan-22	16:00	17-Jan-22	18:00	
715	RQ77807	OCC_190	slidchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DEEPALPUR(J HKT)	HVPNL	D	For JKTP SCADA upgradation	17/Jan/2022	10:00	17/Jan/2022	12:00		PLANNED	Approved	17-Jan-22	10:00	17-Jan-22	12:00	
716	RQ77329	OCC_190	slidchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT DHANODA(H V)	HVPNL	D	For testing of relays and three yearly mtc	17/Jan/2022	09:00	17/Jan/2022	18:00		PLANNED	Approved	17-Jan-22	09:00	17-Jan-22	18:00	

717	RQ77808	OCC_190	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DEEPALPUR(JHKT)	HVPNL	D	For AMP Work	07/Jan/2022	10:00	07/Jan/2022	16:00		PLANNED	Approved	07-Jan-22	10:00	07-Jan-22	16:00	
718	RQ77802	OCC_190	indigrd_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT KADARPUR(GPTL)	GPTL	D	Shutdown required for AMP	21/Jan/2022	08:00	21/Jan/2022	20:00	Annual Maintenance Works	PLANNED	Approved	21-Jan-22	08:00	21-Jan-22	20:00	
719	RQ78185	OCC_190	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DEHAR(BB)	POWER GRID,B BMB	D	For AMP works.	19/Jan/2022	10:00	19/Jan/2022	18:00	Kindly Approve	PLANNED	Approved	19-Jan-22	10:00	19-Jan-22	18:00	
720	RQ77763	OCC_190	slcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HINDAUN(RS)	RRVPNL	D	Half yearly Maintenance & testing work	18/Jan/2022	08:00	18/Jan/2022	18:00		PLANNED	Approved	18-Jan-22	08:00	18-Jan-22	18:00	
721	RQ77762	OCC_190	slcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HINDAUN(RS)	RRVPNL	D	Half yearly Maintenance & testing work	17/Jan/2022	08:00	17/Jan/2022	18:00		PLANNED	Approved	17-Jan-22	08:00	17-Jan-22	18:00	
722	RQ77765	OCC_190	slcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT JAISALMER(RS)	RRVPNL	D	Quarterly Maintenance	11/Jan/2022	08:00	11/Jan/2022	18:00		PLANNED	Approved	11-Jan-22	08:00	11-Jan-22	18:00	
723	RQ77764	OCC_190	slcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT RATANGARH(RS)	RRVPNL	D	Maintenance work of bay equipments , isolators and testing work of bay equipments.	11/Jan/2022	08:00	11/Jan/2022	18:00		PLANNED	Approved	11-Jan-22	08:00	11-Jan-22	18:00	
724	RQ77766	OCC_190	slcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT JAISALMER(RS)	RRVPNL	D	Quarterly Maintenance	10/Jan/2022	08:00	10/Jan/2022	18:00		PLANNED	Approved	10-Jan-22	08:00	10-Jan-22	18:00	

725	RQ78058	OCC_190	sldcrs_sd	TRANSFORMER	400/220 KV 250 MVA ICT 2 AT HEERAPURA(RS)	RRVPN L	D	Due to proposed Shut down of Two Nos Main Bus of 220 KV side (D & F) Circuit Breaker of 220 KV side of ILT-2 & ILT-3 to keep switch off to limit the supply source as per feeding capacity of single 220 KV Main Bus-E/CTs. No work is to be done on ILT-2 & ILT-3 but these will remain in circuit on No load.	06/Jan/2022	08:00	06/Jan/2022	18:00		PLANNED	Approved	06-Jan-22	08:00	06-Jan-22	18:00	
726	RQ77773	OCC_190	sldcrs_sd	TRANSFORMER	400/220 KV 250 MVA ICT 3 AT HEERAPURA(RS)	RRVPN L	D	Quarterly maintenance work of 400 ,220 KV side bay Equipments and attend Oil leakage problem by M/s D.N.Corporation Bulandshahar	05/Jan/2022	08:00	06/Jan/2022	18:00		PLANNED	Approved	05-Jan-22	08:00	06-Jan-22	18:00	
727	RQ77727	OCC_190	sldcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT LONI HARSH VIHAR(DV)	DTL	D	TAN Delta testing & General Maintenance	14/Jan/2022	11:30	14/Jan/2022	17:00		PLANNED	Approved	14-Jan-22	11:30	14-Jan-22	17:00	
728	RQ77726	OCC_190	sldcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT LONI HARSH VIHAR(DV)	DTL	D	TAN Delta testing & General Maintenance	13/Jan/2022	11:30	13/Jan/2022	17:00		PLANNED	Approved	13-Jan-22	11:30	13-Jan-22	17:00	
729	RQ77725	OCC_190	sldcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 6 AT BAWANA(DV)	DTL	D	To carry out Capacitance & Tan-Delta testing of all Bushings & Windings of 315MVA, 400/220 /33kV ICT along with it's CT's etc. by CTL.	11/Jan/2022	11:30	11/Jan/2022	17:00		PLANNED	Approved	11-Jan-22	11:30	11-Jan-22	17:00	

730	RQ77724	OCC_190	slcdcv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT BAWANA(DV)	DTL	D	To carry out Capacitance & Tan-Delta testing of all Bushings & Windings of 315MVA, 400/220 /33kV ICT along with it's CT's etc. by CTL.	10/Jan/2022	11:30	10/Jan/2022	17:00		PLANNED	Approved	10-Jan-22	11:30	10-Jan-22	17:00	
731	RQ77756	OCC_190	slcdcv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT BAMNOLI(DV)	DTL	D	For Transformer Testings and Annual Maintenance as per PMS.	05/Jan/2022	11:30	05/Jan/2022	17:30		PLANNED	Approved	05-Jan-22	11:30	05-Jan-22	17:30	
732	RQ77757	OCC_190	slcdcv_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BAMNOLI(DV)	DTL	D	For Transformer Testings and Annual Maintenance as per PMS.	04/Jan/2022	11:30	04/Jan/2022	17:30		PLANNED	Approved	04-Jan-22	11:30	04-Jan-22	17:30	
733	RQ77755	OCC_190	slcdcv_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BAMNOLI(DV)	DTL	D	For Transformer Testings and Annual Maintenance as per PMS.	03/Jan/2022	11:30	03/Jan/2022	17:30		PLANNED	Approved	03-Jan-22	11:30	03-Jan-22	17:30	
734	RQ77453	OCC_190	sldcuk_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SRINAGAR(UK)	PTCUL	D	for scheduled preventive maintenance	06/Jan/2022	14:00	06/Jan/2022	17:00		PLANNED	Approved	06-Jan-22	14:00	06-Jan-22	17:00	
735	RQ77452	OCC_190	sldcuk_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SRINAGAR(UK)	PTCUL	D	for scheduled preventive maintenance	06/Jan/2022	10:00	06/Jan/2022	13:00		PLANNED	Approved	06-Jan-22	10:00	06-Jan-22	13:00	
736	RQ77330	OCC_190	jhakri_sd	TRANSFORMER	400/22 KV 25 MVA ST 1 AT NATHPA JHAKRI(SJ)	SJVN	D	Shutdown on Complete 400KV Double Bus Bar System including Shutdown on all 400KV Lines Emanating from NJHPS for Installation, Testing & Commissioning of Station Event Logger.	05/Jan/2022	09:00	06/Jan/2022	17:00	The related shutdown approved in OCC_189 could not be availed due to non availability of Station Event Logger panel during 20.12.2021 to 21.12.2021.	PLANNED	Approved	05-Jan-22	09:00	06-Jan-22	17:00	

737	RQ77795	OCC_190	indigrid_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT PATRAN(PATRAN)	PATRAN	C	SF6 gas leakage arrest	01/Jan/2022	08:00	06/Jan/2022	18:00	PATRAN would like to avail the outage from 30.12.2021 to 04.01.2021. Due to limitation of placing the request PATRAN is not able to punch on the required date. Request the forum to accord the approval on from 30.12.2021.	PLANNED	Approved	01-Jan-22	08:00	06-Jan-22	18:00	
738	RQ78096	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(P)-DASUYA(P)(PG) CKT-2	POWER GRID	D	FOR AMP WORKS	28/Jan/2022	10:00	28/Jan/2022	17:00	Kindly Approve.	PLANNED	Approved	28-Jan-22	10:00	28-Jan-22	17:00	
739	RQ77732	OCC_190	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAH(NT) (PG) CKT-2	POWER GRID	D	For changing LA orientation towards Line side	27/Jan/2022	09:00	27/Jan/2022	18:00		PLANNED	Approved	27-Jan-22	09:00	27-Jan-22	18:00	
740	RQ77731	OCC_190	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAH(NT) (PG) CKT-1	POWER GRID	D	For changing LA orientation towards Line side	25/Jan/2022	09:00	25/Jan/2022	18:00		PLANNED	Approved	25-Jan-22	09:00	25-Jan-22	18:00	
741	RQ77372	OCC_190	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DHAULIGANGA(NH)-PITHORAGARH(PG) (PG) CKT-1	POWER GRID	C	Shifting & final connection of lines at Jauljibi, Pithoragarh & Bareilly SS.	24/Jan/2022	10:00	31/Jan/2022	18:00		PLANNED	Approved	24-Jan-22	10:00	31-Jan-22	18:00	only one line s/d given will be at at time/ ftc/safety compliance required.

742	RQ77374	OCC_190	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	220 KV PITHORAGARH(PG)-BAREILLY(UP) (PG) CKT-1	POWER GRID	C	Shifting & final connection of lines at Jauljibi, Pithoragarh & Bareilly SS	24/Jan/2022	10:00	31/Jan/2022	18:00		PLANNED	Approved	24-Jan-22	10:00	31-Jan-22	18:00	only one line s/d given will be at at time/ ftc/safety compliance required.
743	RQ77373	OCC_190	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	220 KV DHAULIGANGA(NH)-BAREILLY(UP) (PG) CKT-1	POWER GRID	C	Shifting & final connection of lines at Jauljibi, Pithoragarh & Bareilly SS	24/Jan/2022	10:00	31/Jan/2022	18:00		PLANNED	Approved	24-Jan-22	10:00	31-Jan-22	18:00	only one line s/d given will be at at time/ ftc/safety compliance required.
744	RQ77834	OCC_190	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV FARIDABAD SEC-58 (HV)-SAMAYPUR(B) (PG) CKT-2	POWER GRID	C	S/D required for 220 KV CB replacement of POWERGRID bays in BBMB (samaipur) end.	22/Jan/2022	08:00	25/Jan/2022	18:00		PLANNED	Approved	22-Jan-22	08:00	25-Jan-22	18:00	subject to d-3 condition/safety clearance
745	RQ77749	OCC_190	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-2	POWER GRID	D	Quarterly maintenance work	21/Jan/2022	08:00	21/Jan/2022	18:00		PLANNED	Approved	21-Jan-22	08:00	21-Jan-22	18:00	
746	RQ77851	OCC_190	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV RAPS_C(NP)-ANTA(NT) (PG) CKT-1	POWER GRID	D	For insertion of glass discs in 220 kV RAPP(C)-Anta S/C line	21/Jan/2022	08:00	21/Jan/2022	18:00		PLANNED	Approved	21-Jan-22	08:00	21-Jan-22	18:00	
747	RQ77748	OCC_190	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-1	POWER GRID	D	Quarterly maintenance work	20/Jan/2022	08:00	20/Jan/2022	18:00		PLANNED	Approved	20-Jan-22	08:00	20-Jan-22	18:00	
748	RQ77747	OCC_190	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2	POWER GRID	D	Routine Maintenance of Bay & Line	20/Jan/2022	08:00	20/Jan/2022	18:00		PLANNED	Approved	20-Jan-22	08:00	20-Jan-22	18:00	
749	RQ77746	OCC_190	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1	POWER GRID	D	Routine Maintenance of Bay & Line	19/Jan/2022	08:00	19/Jan/2022	18:00		PLANNED	Approved	19-Jan-22	08:00	19-Jan-22	18:00	

750	RQ77912	OCC_190	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BAIRASIUL(NH)-PONG(BB)(PG) CKT-1	POWER GRID	D	For replacement of 220 KV 40 MVA main bay bus isolator No. 223 & 225 (For Connection of Jumper)	15/Jan/2022	08:00	15/Jan/2022	15:00		PLANNED	Approved	15-Jan-22	08:00	15-Jan-22	15:00	
751	RQ78067	OCC_190	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-ALLAHABADR EWAROAD(UP)(PG) CKT-1	POWER GRID	D	For Isolator Arm replacement work at Allahabd	11/Jan/2022	09:00	11/Jan/2022	18:00		PLANNED	Approved	11-Jan-22	09:00	11-Jan-22	18:00	
752	RQ77444	OCC_190	antagas_sd	AC TRANS MISSION LINE CIRCUIT	220 KV ANTA(NT)-RAPS_B(NP)(PG) CKT-1	POWER GRID	C	AMP of Bay and line equipment (CTs, CVTs & LAs etc)	11/Jan/2022	08:00	13/Jan/2022	18:00	Line shutdown required	PLANNED	Approved	11-Jan-22	08:00	13-Jan-22	18:00	It should be 220KV Anta -RAPPC line .Only one day S/D May be allowed and line should be charged in the evening through TBC by ANTA NTPC on same day.
753	RQ78212	OCC_190	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PS)(PG) CKT-2	POWER GRID	D	AMP Work Peak Band of LOC-3,24	10/Jan/2022	09:00	10/Jan/2022	18:00	Kindly Approve	PLANNED	Approved	10-Jan-22	09:00	10-Jan-22	18:00	
754	RQ78211	OCC_190	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PS)(PG) CKT-1	POWER GRID	D	AMP Work Peak Band of LOC-3,24	10/Jan/2022	09:00	10/Jan/2022	18:00	Kindly Approve	PLANNED	Approved	10-Jan-22	09:00	10-Jan-22	18:00	
755	RQ77730	OCC_190	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	220 KV KANPUR(PG)-RANIA(UP)(PG) CKT-1	POWER GRID	D	AMP works	08/Jan/2022	09:00	08/Jan/2022	18:00		PLANNED	Approved	08-Jan-22	09:00	08-Jan-22	18:00	
756	RQ77728	OCC_190	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	220 KV KANPUR(PG)-KANPURNAU BASTA(UP)(PG) CKT-1	POWER GRID	D	AMP works	07/Jan/2022	09:00	07/Jan/2022	18:00		PLANNED	Approved	07-Jan-22	09:00	07-Jan-22	18:00	

757	RQ77906	OCC_190	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BAIRASIUL(NH)-PONG(BB) (PG) CKT-1	POWER GRID	D	For replacement of 220 KV 40 MVA main bay bus isolator No. 223 & 225. (Opening of Jumper)	07/Jan/2022	08:00	07/Jan/2022	15:00		PLANNED	Approved	07-Jan-22	08:00	07-Jan-22	15:00	
758	RQ77911	OCC_190	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV JESSORE(HP)-PONG(BB) (PG) CKT-1	POWER GRID	D	For replacement of Bus isolator No.212. (Connection of Jumper)	06/Jan/2022	08:00	06/Jan/2022	15:00		PLANNED	Approved	06-Jan-22	08:00	06-Jan-22	15:00	
759	RQ77722	OCC_190	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	220 KV KANPUR(PG)-PANKI(UP) (PG) CKT-1	POWER GRID	D	AMP works	05/Jan/2022	09:00	05/Jan/2022	18:00		PLANNED	Approved	05-Jan-22	09:00	05-Jan-22	18:00	UP consent required
760	RQ77729	OCC_190	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	220 KV KANPUR(PG)-MAINPURI(UP) (PG) CKT-1	POWER GRID	D	AMP works	04/Jan/2022	09:00	04/Jan/2022	18:00		PLANNED	Approved	04-Jan-22	09:00	04-Jan-22	18:00	
761	RQ77817	OCC_190	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV SIKAR(PG)-SIKAR(RS) (PG) CKT-2	POWER GRID	D	For AMP of Line Bay at Sikar SS	04/Jan/2022	08:00	04/Jan/2022	18:00		PLANNED	Approved	04-Jan-22	08:00	04-Jan-22	18:00	
762	RQ77409	OCC_190	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	220 KV UNCHAHAH(NT)-RAEBAREILLY(PG) (PG) CKT-3	POWER GRID	D	For retrofitting of M2 distance relay as existing relay's back port became faulty.	03/Jan/2022	10:00	03/Jan/2022	18:00		PLANNED	Approved	03-Jan-22	10:00	03-Jan-22	18:00	
763	RQ77905	OCC_190	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV JESSORE(HP)-PONG(BB) (PG) CKT-1	POWER GRID	D	For replacement of Bus isolator No.212. (opening of Jumper)	03/Jan/2022	08:00	03/Jan/2022	15:00		PLANNED	Approved	03-Jan-22	08:00	03-Jan-22	15:00	
764	RQ77723	OCC_190	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	220 KV KANPUR(PG)-SIKANDRA(UP) (UP) CKT-1	UPPTCL	D	AMP works	28/Jan/2022	09:00	28/Jan/2022	18:00		PLANNED	Approved	28-Jan-22	09:00	28-Jan-22	18:00	



765	RQ77224	OCC_190	stuup_sd	AC TRANS MISSION LINE CIRCUIT	220 KV SULTANPUR(UP)-TANDA(NT)(UP) CKT-2	UPPTCL	D	Routine Bay maintenance work	24/Jan/2022	10:00	24/Jan/2022	18:00		PLANNED	Approved	24-Jan-22	10:00	24-Jan-22	18:00	
766	RQ77267	OCC_190	stuup_sd	AC TRANS MISSION LINE CIRCUIT	220 KV SAHARANPUR(UP)-KHODRI(UK)(UP) CKT-1	UPPTCL	D	Looping & chopping of trees in line corridor	24/Jan/2022	10:00	29/Jan/2022	17:00		PLANNED	Approved	24-Jan-22	10:00	29-Jan-22	17:00	
767	RQ77266	OCC_190	stuup_sd	AC TRANS MISSION LINE CIRCUIT	220 KV SARSAWAN(UP)-KHODRI(UK)(UP) CKT-1	UPPTCL	D	Looping & chopping of trees in line corridor	24/Jan/2022	10:00	29/Jan/2022	17:00		PLANNED	Approved	24-Jan-22	10:00	29-Jan-22	17:00	
768	RQ77858	OCC_190	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-BAGHPAT(UP)(UP) CKT-2	UPPTCL	D	For AMP Work	20/Jan/2022	08:00	20/Jan/2022	18:00		PLANNED	Approved	20-Jan-22	08:00	20-Jan-22	18:00	
769	RQ77857	OCC_190	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-MANDOLA VIHAR(UP)(UP) CKT-1	UPPTCL	D	For AMP Work	19/Jan/2022	08:00	19/Jan/2022	18:00		PLANNED	Approved	19-Jan-22	08:00	19-Jan-22	18:00	
770	RQ77439	OCC_190	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MAINPURI(PG)-FEROZABAD(UP)(UP) CKT-1	UPPTCL	D	AMP work	12/Jan/2022	09:00	12/Jan/2022	18:00		PLANNED	Approved	12-Jan-22	09:00	12-Jan-22	18:00	
771	RQ77832	OCC_190	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV NANAUTA(UP)-SAHARANPUR(PG)(UP) CKT-1	UPPTCL	D	For protection AMP Work	11/Jan/2022	08:00	11/Jan/2022	18:00		PLANNED	Approved	11-Jan-22	08:00	11-Jan-22	18:00	
772	RQ77831	OCC_190	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV SAHARANPUR(PG)-SAHARANPUR(UP)(UP) CKT-1	UPPTCL	D	For protection AMP Work	10/Jan/2022	08:00	10/Jan/2022	18:00		PLANNED	Approved	10-Jan-22	08:00	10-Jan-22	18:00	

773	RQ77605	OCC_190	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	220 KV AGRA(PG)- FERROZABAD(UP) (UP) CKT-1	UPPTCL	D	AMP of line bay	07/Jan/2022	10:00	07/Jan/2022	18:00		PLANNED	Approved	07-Jan-22	10:00	07-Jan-22	18:00	
774	RQ77265	OCC_190	stuup_sd	AC TRANS MISSION LINE CIRCUIT	220 KV NAPP(NP)- KHURJA(UP) (UP) CKT-1	UPPTCL	D	OVERHEAD CROSSING OF 400KV SHAMLI-- ALIGARH LINE AT LOCATION NO 82/0--83/0 IN BETWEEN LOCATION NO 63--64 OF 220KV KHURJA-NAPP 2nd CIRCUIT	04/Jan/2022	09:00	05/Jan/2022	18:00	There will be no supply disturbance during this shutdown	PLANNED	Approved	04-Jan-22	09:00	05-Jan-22	18:00	
775	RQ77830	OCC_190	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV SAHARANPUR (PG)- SARSAWAN(UP) (UP) CKT-1	UPPTCL	D	For protection AMP Work	02/Jan/2022	08:00	02/Jan/2022	18:00		PLANNED	Approved	02-Jan-22	08:00	02-Jan-22	18:00	
776	RQ77843	OCC_190	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-3	BBMB	C	Stringing of 400 kV D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0	27/Jan/2022	08:00	28/Jan/2022	18:00		PLANNED	Approved	27-Jan-22	08:00	28-Jan-22	18:00	
777	RQ77844	OCC_190	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-4	BBMB	C	Stringing of 400 kV D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0	27/Jan/2022	08:00	28/Jan/2022	18:00		PLANNED	Approved	27-Jan-22	08:00	28-Jan-22	18:00	
778	RQ77841	OCC_190	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-1	BBMB	C	Stringing of 400 kV D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0	27/Jan/2022	08:00	28/Jan/2022	18:00		PLANNED	Approved	27-Jan-22	08:00	28-Jan-22	18:00	
779	RQ77842	OCC_190	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-2	BBMB	C	Stringing of 400 kV D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0	27/Jan/2022	08:00	28/Jan/2022	18:00		PLANNED	Approved	27-Jan-22	08:00	28-Jan-22	18:00	

780	RQ77917	OCC_190	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHAKRA_R-JAMALPUR (BB) CKT-1	BBMB	C	For Replacement of 245kV line Isolator No. 214 with new one	27/Jan/2022	08:00	30/Jan/2022	18:00		PLANNED	Approved	27-Jan-22	08:00	30-Jan-22	18:00	
781	RQ77927	OCC_190	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-BHARI(PS) (BB) CKT-1	BBMB	D	For Quarterly mtc.	25/Jan/2022	08:00	25/Jan/2022	18:00		PLANNED	Approved	25-Jan-22	08:00	25-Jan-22	18:00	
782	RQ77744	OCC_190	slcrs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV HISSAR(BB)-CHIRAWA(RS) (BB) CKT-1	BBMB	D	For routine Line maintenance & Tree Trimming under the Line requiring Shutdown	20/Jan/2022	08:00	20/Jan/2022	18:00		PLANNED	Approved	20-Jan-22	08:00	20-Jan-22	18:00	
783	RQ77934	OCC_190	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-1	BBMB	C	For replacement of 220 KV TBC bypass isolator No. 244 of the said CKT on Cont Basis.	18/Jan/2022	08:00	20/Jan/2022	18:00		PLANNED	Approved	18-Jan-22	08:00	20-Jan-22	18:00	
784	RQ77926	OCC_190	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-2	BBMB	C	For Replacement of 245kV line Isolator No. 246 with new one	17/Jan/2022	08:00	20/Jan/2022	18:00		PLANNED	Approved	17-Jan-22	08:00	20-Jan-22	18:00	
785	RQ77907	OCC_190	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-1	BBMB	D	For replacement of 220 KV 40 MVA main bay bus isolator No. 223 & 225 (For Connection of Jumper)	15/Jan/2022	08:00	15/Jan/2022	15:00		PLANNED	Approved	15-Jan-22	08:00	15-Jan-22	15:00	
786	RQ77909	OCC_190	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-1	BBMB	D	For replacement of 220 KV 40 MVA main bay bus isolator No. 223 & 225 (For Connection of Jumper)	15/Jan/2022	08:00	15/Jan/2022	15:00		PLANNED	Approved	15-Jan-22	08:00	15-Jan-22	15:00	
787	RQ77914	OCC_190	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV HISSAR-SANGRUR (BB) CKT-2	BBMB	D	अर्धवार्षिक मरम्मत हेतु	13/Jan/2022	08:00	14/Jan/2022	18:00		PLANNED	Approved	13-Jan-22	08:00	14-Jan-22	18:00	

788	RQ77930	OCC_190	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV PANIPAT-DHULKOTE (BB) CKT-2	BBMB	D	Maintenance during foggy season	13/Jan/2022	08:00	13/Jan/2022	18:00		PLANNED	Approved	13-Jan-22	08:00	13-Jan-22	18:00	
789	RQ77929	OCC_190	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV PANIPAT-DHULKOTE (BB) CKT-1	BBMB	D	Maintenance during foggy season	12/Jan/2022	08:00	12/Jan/2022	18:00		PLANNED	Approved	12-Jan-22	08:00	12-Jan-22	18:00	
790	RQ77751	OCC_190	slcrs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2	BBMB	D	For overhauling of its CB at dadri end	11/Jan/2022	08:00	14/Jan/2022	18:00		PLANNED	Approved	11-Jan-22	08:00	14-Jan-22	18:00	
791	RQ77916	OCC_190	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHAKRA_R-GANGUWAL (BB) CKT-2	BBMB	D	For Quarterly mtc.	11/Jan/2022	08:00	11/Jan/2022	18:00		PLANNED	Approved	11-Jan-22	08:00	11-Jan-22	18:00	
792	RQ77928	OCC_190	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-1	BBMB	C	For Replacement of 245kV line Isolator No. 240 with new one at Jamalpur and Quarterly mtc at Ganguwal.	11/Jan/2022	08:00	14/Jan/2022	18:00		PLANNED	Approved	11-Jan-22	08:00	14-Jan-22	18:00	
793	RQ77931	OCC_190	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV PANIPAT-KURUKSHETRA (BB) CKT-1	BBMB	D	Maintenance during foggy season	11/Jan/2022	08:00	11/Jan/2022	18:00		PLANNED	Approved	11-Jan-22	08:00	11-Jan-22	18:00	
794	RQ77750	OCC_190	slcrs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1	BBMB	D	For maintenance Work	10/Jan/2022	08:00	10/Jan/2022	18:00		PLANNED	Approved	10-Jan-22	08:00	10-Jan-22	18:00	
795	RQ77920	OCC_190	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BALLABHGARH(BB)-BADARPUR(N T) (BB) CKT-1	BBMB	D	वार्षिक मरम्मत	10/Jan/2022	08:00	10/Jan/2022	18:00		PLANNED	Approved	10-Jan-22	08:00	10-Jan-22	18:00	

796	RQ77901	OCC_190	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-1	BBMB	D	For replacement of 220 KV 40 MVA main bay bus isolator No. 223 & 225. (Opening of Jumper)	07/Jan/2022	08:00	07/Jan/2022	15:00		PLANNED	Approved	07-Jan-22	08:00	07-Jan-22	15:00	
797	RQ77903	OCC_190	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-1	BBMB	D	For replacement of 220 KV 40 MVA main bay bus isolator No. 223 & 225. (Opening of Jumper)	07/Jan/2022	08:00	07/Jan/2022	15:00		PLANNED	Approved	07-Jan-22	08:00	07-Jan-22	15:00	
798	RQ77908	OCC_190	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-2	BBMB	D	For replacement of Bus isolator No.212. (Connection of Jumper)	06/Jan/2022	08:00	06/Jan/2022	15:00		PLANNED	Approved	06-Jan-22	08:00	06-Jan-22	15:00	
799	RQ77910	OCC_190	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-2	BBMB	D	For replacement of Bus isolator No.212. (Connection of Jumper)	06/Jan/2022	08:00	06/Jan/2022	15:00		PLANNED	Approved	06-Jan-22	08:00	06-Jan-22	15:00	
800	RQ77913	OCC_190	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV HISSAR-SANGRUR (BB) CKT-1	BBMB	D	डसिक की सफाई व अर्धवार्षिक मरम्मत हेतु	04/Jan/2022	08:00	05/Jan/2022	18:00		PLANNED	Approved	04-Jan-22	08:00	05-Jan-22	18:00	
801	RQ77915	OCC_190	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHAKRA_R-GANGUWAL (BB) CKT-1	BBMB	D	For Quarterly mtc.	04/Jan/2022	08:00	04/Jan/2022	18:00		PLANNED	Approved	04-Jan-22	08:00	04-Jan-22	18:00	
802	RQ77902	OCC_190	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-2	BBMB	D	For replacement of Bus isolator No.212. (opening of Jumper)	03/Jan/2022	08:00	03/Jan/2022	15:00		PLANNED	Approved	03-Jan-22	08:00	03-Jan-22	15:00	
803	RQ77904	OCC_190	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-2	BBMB	D	For replacement of Bus isolator No.212. (opening of Jumper)	03/Jan/2022	08:00	03/Jan/2022	15:00		PLANNED	Approved	03-Jan-22	08:00	03-Jan-22	15:00	

804	RQ77918	OCC_190	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV SAMAYPUR(B B)-BADSHAHPUR(HV) (HVPNL) CKT-1	HVPNL	D	वार्षिक मरम्मत	27/Jan/2022	08:00	27/Jan/2022	18:00		PLANNED	Approved	27-Jan-22	08:00	27-Jan-22	18:00	
805	RQ77923	OCC_190	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV PALWAL(HV)-SAMAYPUR(B B) (HVPNL) CKT-1	HVPNL	D	वार्षिक मरम्मत	25/Jan/2022	08:00	25/Jan/2022	18:00		PLANNED	Approved	25-Jan-22	08:00	25-Jan-22	18:00	
806	RQ77924	OCC_190	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV PALWAL(HV)-SAMAYPUR(B B) (HVPNL) CKT-2	HVPNL	D	वार्षिक मरम्मत	24/Jan/2022	08:00	24/Jan/2022	18:00		PLANNED	Approved	24-Jan-22	08:00	24-Jan-22	18:00	
807	RQ77837	OCC_190	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV GURGAON(P G)-GURGAONSE C33(HV) (HVPNL) CKT-2	HVPNL	D	For Bay AMP Work	20/Jan/2022	08:00	20/Jan/2022	18:00		PLANNED	Approved	20-Jan-22	08:00	20-Jan-22	18:00	
808	RQ78088	OCC_190	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV ABDULLAPUR (PG)-JORIAN(HV) (HVPNL) CKT-2	HVPNL	D	For TL equipment AMP works	19/Jan/2022	09:00	19/Jan/2022	18:00	Kindly approve.	PLANNED	Approved	19-Jan-22	09:00	19-Jan-22	18:00	
809	RQ78087	OCC_190	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV ABDULLAPUR (PG)-JORIAN(HV) (HVPNL) CKT-1	HVPNL	D	For TL equipment AMP works	18/Jan/2022	09:00	18/Jan/2022	18:00	Kindly Approve.	PLANNED	Approved	18-Jan-22	09:00	18-Jan-22	18:00	
810	RQ77836	OCC_190	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV GURGAON(P G)-GURGAONSE C33(HV) (HVPNL) CKT-1	HVPNL	D	For Bay AMP Work	18/Jan/2022	08:00	18/Jan/2022	18:00		PLANNED	Approved	18-Jan-22	08:00	18-Jan-22	18:00	
811	RQ77922	OCC_190	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV SAMAYPUR(B B)-PALLI(HV) (HVPNL) CKT-2	HVPNL	D	वार्षिक मरम्मत	12/Jan/2022	08:00	12/Jan/2022	18:00		PLANNED	Approved	12-Jan-22	08:00	12-Jan-22	18:00	

812	RQ77921	OCC_190	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV SAMAYPUR(B B)-PALLI(HV) (HVPNL) CKT-1	HVPNL	D	वार्षिक मरम्मत	11/Jan/2022	08:00	11/Jan/2022	18:00		PLANNED	Approved	11-Jan-22	08:00	11-Jan-22	18:00	
813	RQ77946	OCC_190	indigrid_sd	AC TRANS MISSION LINE CIRCUIT	220 KV PRITHALA (GPTL)-RANGALA RAJPUR (HV) (HVPNL) CKT-2	HVPNL	D	Shutdown required for AMP	08/Jan/2022	09:00	08/Jan/2022	18:00	Annual Maintenance Works	PLANNED	Approved	08-Jan-22	09:00	08-Jan-22	18:00	
814	RQ77919	OCC_190	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV SAMAYPUR(B B)-BADSHAHPUR(HV) (HVPNL) CKT-2	HVPNL	D	वार्षिक मरम्मत	08/Jan/2022	08:00	08/Jan/2022	18:00		PLANNED	Approved	08-Jan-22	08:00	08-Jan-22	18:00	
815	RQ77944	OCC_190	indigrid_sd	AC TRANS MISSION LINE CIRCUIT	220 KV PRITHALA (GPTL)-RANGALA RAJPUR (HV) (HVPNL) CKT-1	HVPNL	D	Shutdown for AMP	07/Jan/2022	09:00	07/Jan/2022	18:00	Annual Maintenance Works	PLANNED	Approved	07-Jan-22	09:00	07-Jan-22	18:00	
816	RQ77852	OCC_190	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHIWADI(PG)-REWARI(HV) (HVPNL) CKT-1	HVPNL	D	For AMP Work	03/Jan/2022	08:00	03/Jan/2022	18:00		PLANNED	Approved	03-Jan-22	08:00	03-Jan-22	18:00	
817	RQ78274	OCC_190	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV KUNIHAR(HP)-PINJORE(HV) (HV) CKT-1	HVPNL	D	Non auto mode required for OPGW installation works under ULDC scheme.	01/Jan/2022	07:00	31/Jan/2022	18:00	Kindly approve	PLANNED	Approved	01-Jan-22	07:00	31-Jan-22	18:00	
818	RQ78273	OCC_190	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV PINJORE(HV)-BADDI(HP) (HV) CKT-1	HVPNL	D	Non auto mode required for OPGW installation works under ULDC scheme.	01/Jan/2022	07:00	31/Jan/2022	18:00	Kindly approve	PLANNED	Approved	01-Jan-22	07:00	31-Jan-22	18:00	
819	RQ78271	OCC_190	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MADANPUR-PINJORE (HV) CKT-1	HVPNL	D	Non auto mode required for OPGW installation works under ULDC scheme.	01/Jan/2022	07:00	31/Jan/2022	18:00	Kindly approve	PLANNED	Approved	01-Jan-22	07:00	31-Jan-22	18:00	

820	RQ78272	OCC_190	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MADANPUR-PINJORE (HV) CKT-2	HVPNL	D	Non auto mode required for OPGW installation works under ULDC scheme.	01/Jan/2022	07:00	31/Jan/2022	18:00	Kindly approve	PLANNED	Approved	01-Jan-22	07:00	31-Jan-22	18:00	
821	RQ77740	OCC_190	slcrs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV AGRA(PG)-SIKANDRA(UP) (PG) CKT-1	POWER GRID,R RVPNL	D	maintenance of line	21/Jan/2022	08:00	21/Jan/2022	18:00		PLANNED	Approved	21-Jan-22	08:00	21-Jan-22	18:00	
822	RQ77735	OCC_190	slcrs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV AGRA(PG)-BHARATPUR(RS) (PG) CKT-1	POWER GRID,R RVPNL	D	maintenance of line and bay at 220KV GSS RVPN, Bharatpur	20/Jan/2022	08:00	20/Jan/2022	18:00		PLANNED	Approved	20-Jan-22	08:00	20-Jan-22	18:00	
823	RQ77833	OCC_190	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV FARIDABAD SEC-58 (HV)-SAMAYPUR(B) (HVPNL) CKT-1	POWER GRID,H VPNL	C	S/D required for 220 KV CB replacement of POWERGRID bays in BBMB (samaipur) end.	18/Jan/2022	08:00	21/Jan/2022	18:00		PLANNED	Approved	18-Jan-22	08:00	21-Jan-22	18:00	subject to d-3 condition/safety clearance
824	RQ77103	OCC_190	adhydro_sd	AC TRANS MISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Preventive maintenance work of the 220kV Transmission Line which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	17/Jan/2022	10:00	19/Jan/2022	16:30	Shutdown required on daily basis from 10:00 to 16:30 hrs. Power of ADHPL and Phozal HPPTCL will be evacuated through 220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1 and 220 KV AD HYDRO(AD)-NALLAGARH (PG) (ADHPL) CKT-1 .	PLANNED	Approved	17-Jan-22	10:00	19-Jan-22	16:30	



825	RQ78226	OCC_190	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	SD required for removal of Aviation Globules for OPGW installation works under ULDC scheme.	15/Jan/2022	07:00	31/Jan/2022	18:00	Kindly approve	PLANNED	Approved	15-Jan-22	07:00	31-Jan-22	18:00	
826	RQ78221	OCC_190	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	SD required for removal of Aviation Globules for OPGW installation works under ULDC scheme.	15/Jan/2022	07:00	31/Jan/2022	18:00	Kindly approve	PLANNED	Approved	15-Jan-22	07:00	31-Jan-22	18:00	
827	RQ78223	OCC_190	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1	ADHPL	D	SD required for removal of Aviation Globules for OPGW installation works under ULDC scheme.	15/Jan/2022	07:00	31/Jan/2022	18:00	Kindly approve	PLANNED	Approved	15-Jan-22	07:00	31-Jan-22	18:00	
828	RQ77101	OCC_190	adhydro_sd	AC TRANS MISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Preventive maintenance work of the 220kV Transmission Line which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	10/Jan/2022	10:00	15/Jan/2022	16:30	Shutdown required on daily basis from 10:00 to 16:30 hrs. Power of ADHPL and Phozal HPPTCL will be evacuated through 220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1 and 220 KV AD HYDRO(AD)-NALLAGARH (PG) (ADHPL) CKT-1 .	PLANNED	Approved	10-Jan-22	10:00	15-Jan-22	16:30	

829	RQ77100	OCC_190	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Preventive maintenance work of the 220kV Transmission Line which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	03/Jan/2022	10:00	08/Jan/2022	16:30	Shutdown required on daily basis from 10:00 to 16:30 hrs. Power of ADHPL and Phozal HPPTCL will be evacuated through 220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1 and 220 KV AD HYDRO(AD)-NALLAGARH (PG) (ADHPL) CKT-1 .	PLANNED	Approved	03-Jan-22	10:00	08-Jan-22	16:30	
830	RQ78225	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Non-auto required for OPGW installation works under ULDC scheme.	01/Jan/2022	07:00	31/Jan/2022	18:00	Kindly approve	PLANNED	Approved	01-Jan-22	07:00	31-Jan-22	18:00	
831	RQ78220	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Non-auto required for OPGW installation works under ULDC scheme.	01/Jan/2022	07:00	31/Jan/2022	18:00	Kindly approve	PLANNED	Approved	01-Jan-22	07:00	31-Jan-22	18:00	
832	RQ78222	OCC_190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1	ADHPL	D	Non-auto required for OPGW installation works under ULDC scheme.	01/Jan/2022	07:00	31/Jan/2022	18:00	Kindly approve	PLANNED	Approved	01-Jan-22	07:00	31-Jan-22	18:00	
833	RQ77848	OCC_190	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG) SAYLA(RS) (RS) CKT-1	RRVPNL	D	For AMP Work	15/Jan/2022	08:00	15/Jan/2022	18:00		PLANNED	Approved	15-Jan-22	08:00	15-Jan-22	18:00	

834	RQ77850	OCC_190	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHINMAL(PG)-BHINMAL(RS) (RS) CKT-2	RRVPNL	D	For AMP Work	13/Jan/2022	08:00	13/Jan/2022	18:00		PLANNED	Approved	13-Jan-22	08:00	13-Jan-22	18:00	
835	RQ77849	OCC_190	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHINMAL(PG)-BHINMAL(RS) (RS) CKT-1	RRVPNL	D	For AMP Work	11/Jan/2022	08:00	11/Jan/2022	18:00		PLANNED	Approved	11-Jan-22	08:00	11-Jan-22	18:00	
836	RQ77854	OCC_190	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-2	RRVPNL	D	Relay retrofitting of Main 1 ( From SEL to SIEMENS )	05/Jan/2022	08:00	05/Jan/2022	18:00		PLANNED	Approved	05-Jan-22	08:00	05-Jan-22	18:00	
837	RQ77853	OCC_190	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-1	RRVPNL	D	Relay retrofitting of Main 1 ( From SEL to SIEMENS )	04/Jan/2022	08:00	04/Jan/2022	18:00		PLANNED	Approved	04-Jan-22	08:00	04-Jan-22	18:00	
838	RQ77455	OCC_190	sldcuk_sd	AC TRANS MISSION LINE CIRCUIT	220 KV SINGOLI BHATWARI(SINGOLI(LTUHP))-SRINAGAR(UK) (PTCUL) CKT-2	PTCUL, SINGOL, SINGOLI(LTUHP)	D	for scheduled preventive maintenance	12/Jan/2022	10:00	12/Jan/2022	16:00		PLANNED	Approved	12-Jan-22	10:00	12-Jan-22	16:00	
839	RQ77454	OCC_190	sldcuk_sd	AC TRANS MISSION LINE CIRCUIT	220 KV SINGOLI BHATWARI(SINGOLI(LTUHP))-SRINAGAR(UK) (PTCUL) CKT-1	PTCUL, SINGOL, SINGOLI(LTUHP)	D	for scheduled preventive maintenance	11/Jan/2022	10:00	11/Jan/2022	16:00		PLANNED	Approved	11-Jan-22	10:00	11-Jan-22	16:00	
840	RQ78156	OCC_190	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(PSTCL) (PSTCL) CKT-2	PSTCL	D	For Annual maintenance	12/Jan/2022	09:00	12/Jan/2022	17:00	Kindly approve.	PLANNED	Approved	12-Jan-22	09:00	12-Jan-22	17:00	

841	RQ78155	OCC_190	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-DORAHA(PS) (PSTCL) CKT-1	PSTCL	D	For Annual maintenance	11/Jan/2022	09:00	11/Jan/2022	17:00	Kindly Approve.	PLANNED	Approved	11-Jan-22	09:00	11-Jan-22	17:00	
842	RQ77940	OCC_190	indigrid_sd	AC TRANS MISSION LINE CIRCUIT	220 KV PATRAN(PATR)-KAKRALA(PS) (PSTCL) CKT-1	PSTCL	C	SF6 gas leakage arrest	05/Jan/2022	08:00	10/Jan/2022	18:00	Specialized manpower for the work has arranged to complete the work (OEM Partner)	PLANNED	Approved	05-Jan-22	08:00	10-Jan-22	18:00	
843	RQ78193	OCC_190	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-HPSEB(HP) (HPSEB) CKT-2	HPSEB	D	Line equipment AMP	11/Jan/2022	09:00	11/Jan/2022	18:00	Kindly Approve	PLANNED	Approved	11-Jan-22	09:00	11-Jan-22	18:00	
844	RQ77491	OCC_190	slchp_sd	AC TRANS MISSION LINE CIRCUIT	220 KV DEHAR(BB)-KANGOO(HP) (HP) CKT-1	HPPTCL	D	For testing of CT's & PT's of 220kv Dehar Kangoo & Rouri and 132kv Dehar Kangoo at 220kv substation Kangoo by M & T and other maintenance work at 220/132/33kv Sub-Station at Kangoo.	10/Jan/2022	11:00	10/Jan/2022	17:00		PLANNED	Approved	10-Jan-22	11:00	10-Jan-22	17:00	
845	RQ78224	OCC_190	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV CHAMERA_3(NH)-BUDHIL(LB) (LB) CKT-1	GREEN KO BUDHIL	D	Non-auto required for OPGW installation works under ULDC scheme.	01/Jan/2022	07:00	31/Jan/2022	18:00	Kindly approve	PLANNED	Approved	01-Jan-22	07:00	31-Jan-22	18:00	subject to Budhil consent
846	RQ78016	OCC_190	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)	POWER GRID	D	For Busbar Bay unit retrofit	29/Jan/2022	08:00	29/Jan/2022	18:00		PLANNED	Approved	29-Jan-22	08:00	29-Jan-22	18:00	
847	RQ78015	OCC_190	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)	POWER GRID	D	For Busbar Bay unit retrofit	28/Jan/2022	08:00	28/Jan/2022	18:00		PLANNED	Approved	28-Jan-22	08:00	28-Jan-22	18:00	
848	RQ77956	OCC_190	cpcc1_sd	BUS	220KV BUS 2 AT SIKAR(PG)	POWER GRID	D	For AMP Work	27/Jan/2022	08:00	29/Jan/2022	18:00		PLANNED	Approved	27-Jan-22	08:00	29-Jan-22	18:00	

849	RQ78018	OCC_190	cpcc1_sd	BUS	220KV BUS 4 AT MANDOLA(PG)	POWER GRID	D	For Busbar Bay unit retrofitment	27/Jan/2022	08:00	27/Jan/2022	18:00		PLANNED	Approved	27-Jan-22	08:00	27-Jan-22	18:00	
850	RQ78017	OCC_190	cpcc1_sd	BUS	220KV BUS 3 AT MANDOLA(PG)	POWER GRID	D	For Busbar Bay unit retrofitment	26/Jan/2022	08:00	26/Jan/2022	18:00		PLANNED	Approved	26-Jan-22	08:00	26-Jan-22	18:00	
851	RQ77967	OCC_190	cpcc1_sd	BUS	220KV BUS 2 AT KANKROLI(PG)	POWER GRID	D	For AMP Work	19/Jan/2022	08:00	19/Jan/2022	18:00		PLANNED	Approved	19-Jan-22	08:00	19-Jan-22	18:00	
852	RQ77966	OCC_190	cpcc1_sd	BUS	220KV BUS 1 AT KANKROLI(PG)	POWER GRID	D	For AMP Work	18/Jan/2022	08:00	18/Jan/2022	18:00		PLANNED	Approved	18-Jan-22	08:00	18-Jan-22	18:00	
853	RQ77955	OCC_190	cpcc1_sd	BUS	220KV BUS 1 AT SIKAR(PG)	POWER GRID	D	For AMP Work	17/Jan/2022	08:00	19/Jan/2022	18:00		PLANNED	Approved	17-Jan-22	08:00	19-Jan-22	18:00	
854	RQ78150	OCC_190	cpcc2_sd	BUS	220KV BUS 2 AT SAMBA(PG)	POWER GRID	D	For AMP works.	12/Jan/2022	09:00	12/Jan/2022	17:30		PLANNED	Approved	12-Jan-22	09:00	12-Jan-22	17:30	
855	RQ78195	OCC_190	cpcc2_sd	BUS	220KV BUS 2 AT KISHENPUR(PG)	POWER GRID	D	For Jumper connection Erection of Support Structure, BPI, BB extension work/ BB Stability works for upcoming 01 No. 220KV 25 MVAR Reactor bay in Bay No 212.	12/Jan/2022	09:00	13/Jan/2022	18:00	Kindly Approve	PLANNED	Approved	12-Jan-22	09:00	13-Jan-22	18:00	
856	RQ78149	OCC_190	cpcc2_sd	BUS	220KV BUS 1 AT SAMBA(PG)	POWER GRID	D	For AMP works.	10/Jan/2022	09:00	10/Jan/2022	17:30		PLANNED	Approved	10-Jan-22	09:00	10-Jan-22	17:30	
857	RQ78196	OCC_190	cpcc2_sd	BUS	220KV BUS 1 AT KISHENPUR(PG)	POWER GRID	D	For Jumper connection Erection of Support Structure, BPI, BB extension work/ BB Stability works for upcoming 01 No. 220KV 25 MVAR Reactor bay in Bay No 212.	10/Jan/2022	09:00	11/Jan/2022	18:00	Kindly Approve	PLANNED	Approved	10-Jan-22	09:00	11-Jan-22	18:00	

858	RQ78005	OCC_190	cpcc1_sd	BUS	220KV BUS 2 AT SONIPAT(PG)	POWER GRID	D	Construction works for Integarartion of new 220 Line Bay( 213 and 214) with Bus-2, Bus-2 stability and Bus Bar Testing.	10/Jan/2022	08:00	12/Jan/2022	18:00		PLANNED	Approved	10-Jan-22	08:00	12-Jan-22	18:00	
859	RQ77981	OCC_190	cpcc1_sd	BUS	220 KV BIKANER(PG) BUS 1	POWER GRID	C	400KV ICT1 COMMISSIONING TESTS	07/Jan/2022	18:00	12/Jan/2022	04:00	220kv Bus-1 will be charged in day time 0400 to 1800hrs	PLANNED	Approved	07-Jan-22	18:00	12-Jan-22	04:00	
860	RQ77962	OCC_190	cpcc1_sd	BUS	220KV BUS 2 AT KOTA(PG)	POWER GRID	D	For AMP Work	07/Jan/2022	08:00	08/Jan/2022	18:00		PLANNED	Approved	07-Jan-22	08:00	08-Jan-22	18:00	
861	RQ78134	OCC_190	cpcc2_sd	BUS	220KV BUS 2 AT JALANDHAR(PG)	POWER GRID	D	Erection of Support Structure, BPI, BB extension work/BB Stability works for upcoming 220 Kv, 25 MVAR Bus Reactor Extension work.	06/Jan/2022	09:00	06/Jan/2022	19:00	Kindly approve.	PLANNED	Approved	06-Jan-22	09:00	06-Jan-22	19:00	
862	RQ78004	OCC_190	cpcc1_sd	BUS	220KV BUS 1 AT SONIPAT(PG)	POWER GRID	D	Construction works for Integarartion of new 220 Line Bay( 213 and 214) with Bus-1, Bus-1 stability and Bus Bar Testing.	06/Jan/2022	08:00	08/Jan/2022	18:00		PLANNED	Approved	06-Jan-22	08:00	08-Jan-22	18:00	
863	RQ78068	OCC_190	cpcc3_sd	BUS	220KV BUS 1 AT ALLAHABAD(PG)	POWER GRID	D	AMP work	05/Jan/2022	09:00	05/Jan/2022	18:00		PLANNED	Approved	05-Jan-22	09:00	05-Jan-22	18:00	
864	RQ78133	OCC_190	cpcc2_sd	BUS	220KV BUS 1 AT JALANDHAR(PG)	POWER GRID	D	Erection of Support Structure, BPI, BB extension work/BB Stability works for upcoming 220 Kv, 25 MVAR Bus Reactor Extension work.	05/Jan/2022	09:00	05/Jan/2022	19:00	Kindly Approve.	PLANNED	Approved	05-Jan-22	09:00	05-Jan-22	19:00	

865	RQ78092	OCC_190	cpcc2_sd	BUS	220KV BUS 2 AT ABDULLAPUR (PG)	POWER GRID	D	For Bus AMP	05/Jan/2022	09:00	06/Jan/2022	18:00	Kindly approve.	PLANNED	Approved	05-Jan-22	09:00	06-Jan-22	18:00	
866	RQ77992	OCC_190	cpcc1_sd	BUS	220KV BUS 3 AT ROORKEE(PG)	POWER GRID	D	For AMP Work	05/Jan/2022	08:00	05/Jan/2022	18:00		PLANNED	Approved	05-Jan-22	08:00	05-Jan-22	18:00	
867	RQ78152	OCC_190	cpcc2_sd	BUS	220KV BUS 2 AT JALANDHAR(PG)	POWER GRID	D	Erection of Support Structure, BPI, BB extension work/BB Stability works for upcoming 220 Kv, 25 MVAR Bus Reactor Extension work.	04/Jan/2022	09:00	04/Jan/2022	19:00	Kindly approve.	PLANNED	Approved	04-Jan-22	09:00	04-Jan-22	19:00	
868	RQ77991	OCC_190	cpcc1_sd	BUS	220KV BUS 2 AT ROORKEE(PG)	POWER GRID	D	For AMP Work	04/Jan/2022	08:00	04/Jan/2022	18:00		PLANNED	Approved	04-Jan-22	08:00	04-Jan-22	18:00	
869	RQ77961	OCC_190	cpcc1_sd	BUS	220KV BUS 1 AT KOTA(PG)	POWER GRID	D	For AMP Work	04/Jan/2022	08:00	05/Jan/2022	18:00		PLANNED	Approved	04-Jan-22	08:00	05-Jan-22	18:00	
870	RQ78174	OCC_190	cpcc2_sd	BUS	220KV BUS 2 AT MOGA(PG)	POWER GRID	D	AMP of Bus Equipment	04/Jan/2022	08:00	04/Jan/2022	18:00	Kindly approve.	PLANNED	Approved	04-Jan-22	08:00	04-Jan-22	18:00	
871	RQ78151	OCC_190	cpcc2_sd	BUS	220KV BUS 1 AT JALANDHAR(PG)	POWER GRID	D	Erection of Support Structure, BPI, BB extension work/BB Stability works for upcoming 220 Kv, 25 MVAR Bus Reactor Extension work.	03/Jan/2022	09:00	03/Jan/2022	19:00	Kindly Approve.	PLANNED	Approved	03-Jan-22	09:00	03-Jan-22	19:00	
872	RQ78091	OCC_190	cpcc2_sd	BUS	220KV BUS 1 AT ABDULLAPUR (PG)	POWER GRID	D	For Bus AMP	03/Jan/2022	09:00	04/Jan/2022	18:00	Kindly Approve.	PLANNED	Approved	03-Jan-22	09:00	04-Jan-22	18:00	
873	RQ77990	OCC_190	cpcc1_sd	BUS	220KV BUS 1 AT ROORKEE(PG)	POWER GRID	D	For AMP Work	03/Jan/2022	08:00	03/Jan/2022	18:00		PLANNED	Approved	03-Jan-22	08:00	03-Jan-22	18:00	
874	RQ78173	OCC_190	cpcc2_sd	BUS	220KV BUS 1 AT MOGA(PG)	POWER GRID	D	AMP of Bus Equipment	03/Jan/2022	08:00	03/Jan/2022	18:00	Kindly Approve.	PLANNED	Approved	03-Jan-22	08:00	03-Jan-22	18:00	

875	RQ77985	OCC_190	cpcc1_sd	BUS	220KV BUS 1 AT BASSI(PG)	POWER GRID	D	For AMP Work	01/Jan/2022	08:00	01/Jan/2022	18:00	S/D may be availed at 27.12.2021	PLANNED	Approved	01-Jan-22	08:00	01-Jan-22	18:00	
876	RQ77993	OCC_190	cpcc1_sd	BUS	220KV BUS 2 AT BHIWADI(PG)	POWER GRID	D	For AMP Work	01/Jan/2022	08:00	01/Jan/2022	18:00		PLANNED	Approved	01-Jan-22	08:00	01-Jan-22	18:00	
877	RQ77450	OCC_190	antagas_sd	BUS	220KV BUS 1 AT ANTA(NT)	NTPC	D	Checking of Station Main Bus-1 Isolator of Station Transfer Bus Bay	20/Jan/2022	08:00	20/Jan/2022	18:00	NTPC Anta Bus 1 shutdown required	PLANNED	Approved	20-Jan-22	08:00	20-Jan-22	18:00	
878	RQ77448	OCC_190	antagas_sd	BUS	220KV BUS 3 AT ANTA(NT)	NTPC	C	Annual Maintenance for Station Transfer Bus elements	18/Jan/2022	08:00	20/Jan/2022	18:00	Station Transfer Bus (Bus 3) shutdown required for Maintenance work	PLANNED	Approved	18-Jan-22	08:00	20-Jan-22	18:00	
879	RQ77449	OCC_190	antagas_sd	BUS	220KV BUS 2 AT ANTA(NT)	NTPC	C	Checking of Station Main Bus-2 Isolator of Station Transfer Bus Bay & Work on Transfer Bay Circuit Breaker	18/Jan/2022	08:00	19/Jan/2022	18:00	NTPC Anta Bus 2 shutdown required	PLANNED	Approved	18-Jan-22	08:00	19-Jan-22	18:00	
880	RQ77446	OCC_190	antagas_sd	BUS	220KV BUS 1 AT ANTA(NT)	NTPC	D	Checking of Station Main Bus-1 Isolator of 220 KV ANTA(NT)-RAPS_B(NP) (PG) CKT-1 Bay	13/Jan/2022	08:00	13/Jan/2022	18:00	Checking of Station Main Bus-1 Isolator of 220 KV ANTA(NT)-RAPS_B(NP) (PG) CKT-1	PLANNED	Approved	13-Jan-22	08:00	13-Jan-22	18:00	
881	RQ77445	OCC_190	antagas_sd	BUS	220KV BUS 2 AT ANTA(NT)	NTPC	C	Checking of Station Main Bus-2 Isolator of RAPS_B(NP) (PG) CKT-1 Bay & AMP works on Circuit Bkr of RAPS_B(NP) (PG) CKT-1 Bay	11/Jan/2022	08:00	12/Jan/2022	18:00	NTPC Anta Bus 2 shutdown required and AMP works on Circuit Bkr RAPS_B(NP) (PG) CKT-1 Bay	PLANNED	Approved	11-Jan-22	08:00	12-Jan-22	18:00	
882	RQ77939	OCC_190	bbmb_sd	BUS	220KV BUS 2 AT BALLABHGARH(BB)	BBMB	D	वार्षिक मरम्मत व नं सोटी बदलने हेतु	13/Jan/2022	08:00	13/Jan/2022	18:00		PLANNED	Approved	13-Jan-22	08:00	13-Jan-22	18:00	



883	RQ77938	OCC_190	bbmb_sd	BUS	220KV BUS 1 AT BALLABHGARH(BB)	BBMB	D	वार्षिक मरम्मत व 3 नं. सीटी बदलने हेतु	12/Jan/2022	08:00	12/Jan/2022	18:00		PLANNED	Approved	12-Jan-22	08:00	12-Jan-22	18:00	
884	RQ77782	OCC_190	indigrid_sd	BUS	220 KV PRITHALA (GPTL) - BUS 2	GPTL	D	Shutdown required for AMP	06/Jan/2022	09:00	06/Jan/2022	18:00	Annual Maintenance Works	PLANNED	Approved	06-Jan-22	09:00	06-Jan-22	18:00	
885	RQ77778	OCC_190	indigrid_sd	BUS	220 KV PRITHALA (GPTL) - BUS 1	GPTL	D	Shutdown required for AMP	04/Jan/2022	09:00	05/Jan/2022	18:00	AMP Work	PLANNED	Approved	04-Jan-22	09:00	05-Jan-22	18:00	
886	RQ77490	OCC_190	slidchp_sd	AC TRANS-MISSION LINE CIRCUIT	132 KV DEHAR(BB)-KANGOO(HP)(HPPTCL) CKT-1	HPPTCL	D	For testing of CT's & PT's of 220kV Dehar Kangoo & Rouri and 132kV Dehar Kangoo at 220kV substation Kangoo by M & T and other maintenance work at 220/132/33kV Sub-Station at Kangoo.	10/Jan/2022	10:00	10/Jan/2022	11:00		PLANNED	Approved	10-Jan-22	10:00	10-Jan-22	11:00	
887	RQ78098	OCC_190	cpcc2_sd	BR/BSR/MSR	25 MVAR BUS REACTOR NO 1 AT 220 KV FATEHABAD(PG)	POWER GRID	D	For collecting the Oil Sample of 212 Bay CTs for DGA testing (ABB make,03 Nos)	05/Jan/2022	11:00	05/Jan/2022	13:00	Kindly Approve.	PLANNED	Approved	05-Jan-22	11:00	05-Jan-22	13:00	
888	RQ78048	OCC_190	indigrid_sd	BAY	205 MAIN BAY - 220 KV KADARPUR (GPTL) - BUS 1 (GPTL) AT KADARPUR(GPTL)	GPTL	D	Shutdown for AMP	31/Jan/2022	08:00	31/Jan/2022	20:00	Annual Maintenance Works	PLANNED	Approved	31-Jan-22	08:00	31-Jan-22	20:00	
889	RQ78047	OCC_190	indigrid_sd	BAY	204 MAIN BAY - 220 KV KADARPUR (GPTL) - BUS 1 (GPTL) AT KADARPUR(GPTL)	GPTL	D	Shutdown for AMP	29/Jan/2022	08:00	29/Jan/2022	20:00	Annual Maintenance Works	PLANNED	Approved	29-Jan-22	08:00	29-Jan-22	20:00	

890	RQ78046	OCC_190	indigrid_sd	BAY	202 MAIN BAY - 220 KV KADARPUR (GPTL) - BUS 1 (GPTL) AT KADARPUR(GPTL)	GPTL	D	Shutdown required for AMP	28/Jan/2022	08:00	28/Jan/2022	20:00	Annual Maintenance Works	PLANNED	Approved	28-Jan-22	08:00	28-Jan-22	20:00	
891	RQ78045	OCC_190	indigrid_sd	BAY	201 MAIN BAY - 220 KV KADARPUR (GPTL) - BUS 1 (GPTL) AT KADARPUR(GPTL)	GPTL	D	Shutdown for AMP	27/Jan/2022	08:00	27/Jan/2022	20:00	Annual Maintenance Works	PLANNED	Approved	27-Jan-22	08:00	27-Jan-22	20:00	
892	RQ77945	OCC_190	indigrid_sd	BAY	202 MAIN BAY - 220 KV PRITHALA (GPTL)-RANGALA RAJPUR (HV) (HVPNL) CKT-2 (GPTL) AT PRITHALA (GPTL)	GPTL	D	Shutdown for AMP	08/Jan/2022	09:00	08/Jan/2022	18:00	Annual Maintenance Works	PLANNED	Approved	08-Jan-22	09:00	08-Jan-22	18:00	
893	RQ77943	OCC_190	indigrid_sd	BAY	205 MAIN BAY - 220 KV PRITHALA (GPTL)-RANGALA RAJPUR (HV) (HVPNL) CKT-1 (GPTL) AT RANGALA RAJPUR-1 (GPTL)	GPTL	D	Shutdown required for AMP	07/Jan/2022	08:00	07/Jan/2022	18:00	Annual Maintenance Works	PLANNED	Approved	07-Jan-22	08:00	07-Jan-22	18:00	
894	RQ78126	OCC_190	cpcc1_sd	BAY	215 MAIN BAY - 220 KV MEERUT(PG)-NARA(UP) (UP) CKT-1 AT MEERUT(PG)	POWER GRID	C	Pole Overhauling of CGL make Cb and Testing of Cb after Overhauling Work.	27/Jan/2022	08:00	30/Jan/2022	18:00		PLANNED	Approved	27-Jan-22	08:00	30-Jan-22	18:00	

895	RQ78169	OCC_190	cpcc1_sd	BAY	203 MAIN BAY - 400/220 KV 315 MVA ICT 3 AT BAWANA(DV) (POWERGRID)	POWER GRID	C	REPLACEMENT OF OLD CB BY NEW CGL BREAKER	24/Jan/2022	08:00	29/Jan/2022	18:00		PLANNED	Approved	24-Jan-22	08:00	29-Jan-22	18:00	
896	RQ78180	OCC_190	cpcc1_sd	BAY	209 MAIN BAY - 220 KV RAPS_B(NP)-CHITTORGAR H(RS) (PG) CKT-2 AT CHITTORGAR H(RS)	POWER GRID	C	Replacement / retrofitting of main bay Circuit breaker , Line remain service through transfer bus circuit breaker at Chanderia /RRVPL end.AUTORECLOSE WILL BE OUT OF SERVICE DURING LINE IN SERVICE WITH Transfer bus .	17/Jan/2022	08:00	22/Jan/2022	18:00		PLANNED	Approved	17-Jan-22	08:00	22-Jan-22	18:00	
897	RQ78124	OCC_190	cpcc1_sd	BAY	207 TRANSFER BUS BAY - 220KV BUS 3 AT MEERUT(PG)	POWER GRID	C	Retrofitment of CGL Make Spring-Pneumatic CB	10/Jan/2022	08:00	16/Jan/2022	18:00		PLANNED	Approved	10-Jan-22	08:00	16-Jan-22	18:00	
898	RQ78181	OCC_190	cpcc1_sd	BAY	208 MAIN BAY - 220 KV RAPS_B(NP)-CHITTORGAR H(RS) (PG) CKT-1 AT CHITTORGAR H(RS)	POWER GRID	C	Replacement / retrofitting of main bay Circuit breaker , Line remain service through transfer bus circuit breaker at Chanderia /RRVPL end.AUTORECLOSE WILL BE OUT OF SERVICE DURING LINE IN SERVICE WITH Transfer bus .	10/Jan/2022	08:00	15/Jan/2022	18:00		PLANNED	Approved	10-Jan-22	08:00	15-Jan-22	18:00	

899	RQ78177	OCC_190	cpcc1_sd	BAY	212 MAIN BAY - 220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1 AT DEBARI(RS)	POWER GRID	C	Replacement / retrofitting of main bay Circuit breaker , Line remain service through transfer bus circuit breaker at Debari end /RRVPNL end. ,AUTORECLOSE WILL BE OUT OF SERVICE DURING LINE IN SERVICE WITH Transfer bus	03/Jan/2022	08:00	08/Jan/2022	18:00		PLANNED	Approved	03-Jan-22	08:00	08-Jan-22	18:00	
900	RQ77947	OCC_190	indigrid_sd	BAY	202 MAIN BAY - 220KV BUS 1 AT PATRAN(PATR) (STERLITE) AND FUTURE AT 220 KV PATRAN(PATR) (STERLITE)	STERLITE	C	SF6 gas leakage arrest	11/Jan/2022	08:00	16/Jan/2022	18:00	Specialized manpower for the work has arranged to complete the work (OEM Partner)	PLANNED	Approved	11-Jan-22	08:00	16-Jan-22	18:00	
901	RQ77790	OCC_190	indigrid_sd	BAY	201 MAIN BAY - 220KV BUS 1 AT PATRAN(PATR) (STERLITE) AND FUTURE AT 220 KV PATRAN(PATR) (STERLITE)	STERLITE	C	SF6 gas leakage arrest	01/Jan/2022	08:00	06/Jan/2022	18:00	PATRAN would like to avail the outage from 24.12.2021 to 29.12.2021. Due to limitation of placing the request PTCL is not able to punch on the required date. Request the forum to accord the approval on from 24.12.2021	PLANNED	Approved	01-Jan-22	08:00	06-Jan-22	18:00	

902	RQ77407	OCC_190	cpcc3_sd	FILTER BANK	400 KV 60 MVAR Filter Bank No B1Z13 at Vindhyachal-North(PG)	POWER GRID	D	AMP of Bay & filter equipment	29/Jan/2022	10:00	29/Jan/2022	18:00	Dual block POWER limited to 170MW in W->N direction, 170MW in N->W direction No Mono block operation of Block-1, "	PLANNED	Approved	29-Jan-22	10:00	29-Jan-22	18:00	
903	RQ77405	OCC_190	cpcc3_sd	FILTER BANK	400 KV 60 MVAR Filter Bank No B1Z11 at Vindhyachal-North(PG)	POWER GRID	D	AMP of Bay & filter equipment	28/Jan/2022	10:00	28/Jan/2022	18:00	Dual block POWER limited to 345MW in W->N direction, 395MW in N->W direction No Mono block operation of Block-1, "	PLANNED	Approved	28-Jan-22	10:00	28-Jan-22	18:00	
904	RQ77401	OCC_190	cpcc3_sd	FILTER BANK	400 KV 41.6 MVAR Filter Bank No B1Z12 at Vindhyachal-North(PG)	POWER GRID	D	AMP of Bay and Filter equipment	24/Jan/2022	10:00	24/Jan/2022	18:00		PLANNED	Approved	24-Jan-22	10:00	24-Jan-22	18:00	No Power order restriction
905	RQ77691	OCC_190	cpcc3_sd	FILTER BANK	400 KV 70 MVAR Filter Bank No 3 at Rihand(PG)	POWER GRID	D	AMP of Filter Banks	19/Jan/2022	10:00	20/Jan/2022	18:00	No interruption of Powerflow	PLANNED	Approved	19-Jan-22	10:00	20-Jan-22	18:00	No Power order restriction
906	RQ77692	OCC_190	cpcc3_sd	FILTER BANK	400 KV 40 MVAR Filter Bank No 2 at Rihand(PG)	POWER GRID	D	AMP of Filter Banks	17/Jan/2022	10:00	18/Jan/2022	18:00	No interruption of Powerflow	PLANNED	Approved	17-Jan-22	10:00	18-Jan-22	18:00	No Power order restriction
907	RQ77693	OCC_190	cpcc3_sd	FILTER BANK	400 KV 240 MVAR Filter Bank No 1 at Rihand(PG)	POWER GRID	D	AMP of Filter Banks	14/Jan/2022	10:00	15/Jan/2022	18:00	No interruption of Powerflow	PLANNED	Approved	14-Jan-22	10:00	15-Jan-22	18:00	No Power order restriction

908	RQ77376	OCC_190	cpcc3_sd	TCSC	TCSC OF 400 KV GORAKHPUR-MUZAFFARPUR (PG) CKT-2 AT GORAKHPUR(PG)	POWER GRID	D	AMP works	10/Jan/2022	10:00	12/Jan/2022	18:00		PLANNED	Approved	10-Jan-22	10:00	12-Jan-22	18:00	
909	RQ77377	OCC_190	cpcc3_sd	TCSC	TCSC OF 400 KV GORAKHPUR-MUZAFFARPUR (PG) CKT-1 AT GORAKHPUR(PG)	POWER GRID	D	AMP works	05/Jan/2022	10:00	07/Jan/2022	18:00		PLANNED	Approved	05-Jan-22	10:00	07-Jan-22	18:00	
910	RQ77703	OCC_190	cpcc3_sd	HVDC POLE	205 KV SASARAM(PG) POLE-1	POWER GRID	D	AMP WORK(BYPASS ISOLATOR WILL BE IN CLOSED CONDITION) by ER 1	13/Jan/2022	09:00	13/Jan/2022	18:00		PLANNED	Approved	13-Jan-22	09:00	13-Jan-22	18:00	Subjected to ERPC Approval

**Outages proposed in other RPCs requiring NRPC approval**

Sl No	outages proposed in	Name of Requesting Agency	Name of Elements	From		To		Basis	Reason	Remarks (If Any)	S/d Status	NRPC Remarks
1	ERPC	POWERGRID ER-I	220KV Pusaui-Sahupuri Line	3/Jan/22	9:00	3/Jan/22	18:00	ODB	Auto Reclose Relay Replacement work		approved	Subject to UP consent.
2	ERPC	POWERGRID ER-I	500MW HVDC Back to Back at Pusaui SS	13/Jan/22	9:00	13/Jan/22	18:00	ODB	AMP WORK(BYPASS ISOLATOR WILL BE IN CLOSED CONDITION)		approved	
3	ERPC	POWERGRID ER-I	765 KV GAYA -VARANASI CKT-1	7/Jan/22	9:00	8/Jan/22	18:00	ODB	insulator wash due to bird excreta at 10 locations	May be facilitated subject to availability of all other ER-NR lines.	approved	May be facilitated subject to availability of all other ER-NR lines.
4	ERPC	POWERGRID ER-I	765 KV GAYA -VARANASI CKT-2	9/Jan/22	9:00	10/Jan/22	18:00	ODB	insulator wash due to bird excreta at 10 locations	May be facilitated subject to availability of all other ER-NR lines.	approved	May be facilitated subject to availability of all other ER-NR lines.
5	ERPC	POWERGRID ER-I	400 KV D/C SASARAM-ALLAHABAD LINE	1/Jan/22	9:00	3/Jan/22	18:00	ODB	insulator wash due to bird excreta at 23 locations		approved	
6	ERPC	POWERGRID ER-I	400 KV D/C SASARAM-VARANASI LINE	1/Jan/22	9:00	3/Jan/22	18:00	ODB	TO FACILITATE S/D WORK OF 400 KV D/C SASARAM-ALLAHABAD LINE	Only A/R	approved	Only A/R
7	ERPC	POWERGRID ER-I	400 KV D/C SASARAM-VARANASI LINE	4/Jan/22	9:00	6/Jan/22	18:00	ODB	insulator wash due to bird excreta at 23 locations, Non auto mode OF 400KV SASARAM-ALLAHABAD LINE		approved	
8	ERPC	POWERGRID ER-I	400 KV D/C SASARAM-ALLAHABAD LINE	4/Jan/22	9:00	6/Jan/22	18:00	ODB	TO FACILITATE S/D WORK OF 400 KV D/C SASARAM-VARANASI LINE.	Only A/R	approved	Only A/R
9	ERPC	POWERGRID ER-I	765/400KV, 1500 MVA ICT AT SASARAM	10/Jan/22	8:00	11/Jan/22	19:00	ODB	AMP WORK	Sasaram-Fathepur line flow also will be out.	rejected	
10	ERPC	POWERGRID ER-I	765 KV SASARAM-FATEHPUR LINE	10/Jan/22	8:00	11/Jan/22	19:00	ODB	TO FACILITATE S/D WORK OF 765/400 KV ICT AS PER SCHEME.		rejected	
11	ERPC	POWERGRID ER-I	400 KV PATNA-BALLIA-3	6/Jan/22	8:00	20/Jan/22	19:00	OCB	for Diversion work of location no.- 320 of 400 KV Patna - Ballia Line-3&4 at Gyanpur, Ara.	May be facilitated subject to availability of all other ER-NR lines. All statutory clearances shall be obtained before charging of line after diversion work.	approved	May be facilitated subject to availability of all other ER-NR lines. All statutory clearances shall be obtained before charging of line after diversion work.
12	ERPC	POWERGRID ER-I	400 KV PATNA-BALLIA-4	6/Jan/22	8:00	20/Jan/22	19:00	OCB	for Diversion work of location no.- 320 of 400 KV Patna - Ballia Line-3&4 at Gyanpur, Ara.		approved	
13	ERPC	BSPTCL	132KV-CHANDALI-KARMINASHA-1	11/Jan/22	08:00	11/Jan/22	16:00	D	For 132 KV Bus maintenance work at Karamnasa.	Line is charged on no load.	approved	subject to UP consent
14	ERPC	BSPTCL	220KV-PUSAULI-SAHUPURI-1	20/Jan/22	08:00	20/Jan/22	16:00	D	For removing the shorting arrangement.	This shutdown will only be taken after approval of FTC.	approved	subject to UP consent
15	ERPC	BSPTCL	220KV-PUSAULI-SAHUPURI-1	8/Jan/22	08:00	8/Jan/22	16:00	D	For shifting of conductor from ERS tower to newly erected tower. Line will be charged through shorting arrangement.		approved	subject to UP consent
16	ERPC	BSPTCL	132KV-KARMINASHA-SAHUPURI-1	11/Jan/22	08:00	11/Jan/22	15:00	D	For 132 KV Main Bus maintenance work		approved	subject to UP consent
17	ERPC	BSPTCL	220KV-PUSAULI-SAHUPURI-1	1/Jan/22	08:00	1/Jan/22	16:00	D	For the shifting of conductor on ERS tower for the erection of line in tower for the LLO at Karamnasa(New).		approved	subject to UP consent
18	WRPC	POWERGRID_WR2	765KV-JABALPUR-ORAI-1	1/Jan/22	7:00	31/Jan/22	19:00	D	Proposed by IT dept - A/R OFF for OPGW stringing under live line condition	A/R only	approved	A/R only
19	WRPC	POWERGRID_WR2	400KV-VINDHYACHAL(PS)-RIHAND-1	4/Jan/22	9:00	4/Jan/22	18:00	D	For AMP work Line Terminal equipment , at Vindhyachal (P). Dia to be kept open.	Rihand-3 unit-1 outage planned from 06.01.22. May be planned along with unit outgae.	approved	May be planned along with Rihand 3 unit outgae.
20	WRPC	POWERGRID_WR2	400KV-VINDHYACHAL(PS)-RIHAND-2	6/Jan/22	9:00	6/Jan/22	18:00	D	For AMP work Line Terminal equipment , at Vindhyachal (P). Dia to be kept open.		approved	
21	WRPC	POWERGRID_WR2	765KV-JABALPUR-ORAI-1	10/Jan/22	9:00	10/Jan/22	18:00	D	FOR RECTIFICATION OF S/D NATURE DEFECTS alongwith Line Reactors. Dia to be kept opened and Ckt-II to be kept in non auto mode	900MW curtailment in NR import during SD.	approved	900MW curtailment in NR import during SD.

22	WRPC	POWERGRID_WR2	765KV-JABALPUR-ORAI-2	11/Jan/22	9:00	11/Jan/22	18:00	D	FOR RECTIFICATION OF S/D NATURE DEFECTS alongwith Line Reactors. Dia to be kept opened and Ckt-1 to be kept in non auto mode	900MW curtailment in NR import during SD.	approved	900MW curtailment in NR import during SD.
23	WRPC	POWERGRID_WR2	400KV-KANSARI-BHINMAL	12/Jan/22	9:00	12/Jan/22	18:30	D	Proposed by Banaskantha for Yearly AMP of LTE,Line reactor and main bay circuit breaker at Kansari end		approved	
24	WRPC	POWERGRID_WR2	765KV-BANASKANTHA-CHITTORGARH-2	13/Jan/22	9:00	13/Jan/22	18:30	D	Yearly AMP of LTE,Line reactor and line reactor circuit breaker. Also, line AMP works. A/R OFF on ckt-1 and dia to be kept open.	200MW curtailment in NR import during SD.	approved	200MW curtailment in NR import during SD.
25	WRPC	POWERGRID_WR2	765KV-BANASKANTHA-CHITTORGARH-1	14/Jan/22	9:00	14/Jan/22	18:30	D	Yearly AMP of LTE,Line reactor and line reactor circuit breaker. Also, line AMP works. A/R OFF on ckt-2 and dia to be kept open.	200MW curtailment in NR import during SD.	approved	200MW curtailment in NR import during SD.
26	WRPC	POWERGRID_WR2	765KV-GWALIOR-ORAI-1	18/Jan/22	9:00	18/Jan/22	18:00	D	For attending Shutdown nature defects in Line for winter preparedness. A/R in non auto mode of 765KV Satna-Gwalior and 765KV Satna-Orai required. Dia to be kept open at both ends	200MW curtailment in NR import during SD.	approved	200MW curtailment in NR import during SD.
27	WRPC	POWERGRID_WR2	765KV-SATNA-ORAI-1	19/Jan/22	9:00	19/Jan/22	18:00	D	For attending Shutdown nature defects in Line for winter preparedness. A/R in non auto mode of 765KV Satna-Gwalior and 765KV Gwalior-Orai required. Dia to be kept open at both ends	2450MW curtailment in NR import during SD.	approved	2450MW curtailment in NR import during SD.
28	WRPC	MP_SLDC	220KV-MALANPUR-MP-AURIYA	6/Jan/22	9:00	6/Jan/22	17:00	D	FOR LINE MAINTENANCE WORK		approved	subject to consent of NTPC
29	WRPC	MP_SLDC	220KV-MEHGAON-MP-AURIYA	7/Jan/22	9:00	7/Jan/22	17:00	D	FOR LINE MAINTENANCE WORK		approved	subject to consent of NTPC
30	WRPC	MP_SLDC	220KV-MEHGAON-MP-AURIYA	24/Jan/22	9:00	24/Jan/22	17:00	D	220KV MAIN BUS SHUTDOWN FOR FIRE WEDGE CONNECTOR INSTALLATION WORK ON 220KV S/S MEHGAON & POST MONSOON MAINTANENECE WORK		approved	subject to consent of NTPC
31	WRPC	MP_SLDC	220KV-MEHGAON-MP-AURIYA	25/Jan/22	9:00	25/Jan/22	17:00	D	220KV MAIN BUS SHUTDOWN FOR FIRE WEDGE CONNECTOR INSTALLATION WORK ON 220KV S/S MEHGAON & POST MONSOON MAINTANENECE WORK		approved	subject to consent of NTPC
32	WRPC	MP_SLDC	220KV-BHANPURA-MP-NIPANIYA	24/Jan/22	8:00	24/Jan/22	18:00	D	FOR LINE MAINTENANCE WORK	NR drawal restriction required up to 150 MW(max)	approved	subject to rajasthan consent
33	WRPC	MP_SLDC	220KV-SUWASARA-MP-NIPANIYA	19/Jan/22	8:00	19/Jan/22	18:00	D	FOR LINE MAINTENANCE WORK	NR drawal restriction required up to 150 MW(max)	approved	subject to rajasthan consent
34	WRPC	MP_SLDC	220KV-BHANPURA-MP-RANPUR	4/Jan/22	8:00	4/Jan/22	18:00	D	FOR LINE MAINTENANCE WORK	NR drawal restriction required up to 150 MW(max)	approved	subject to rajasthan consent
35	WRPC	MP_SLDC	220KV-BHANPURA-MP-MODAK	21/Jan/22	8:00	21/Jan/22	18:00	D	FOR LINE MAINTENANCE WORK	NR drawal restriction required up to 150 MW(max)	approved	subject to rajasthan consent
36	WRPC	MP_SLDC	132KV-SABALGARH-SHEOPUR Ckt- 2 + TAP TO KANDHAR	22/Jan/22	9:00	22/Jan/22	17:00	D	FOR LINE MAINTENANCE WORK		approved	subject to rajasthan consent
37	ERPC	POWERGRID_ER-I	220 KV Pusauli(PG)-Sahupuri S/C T/L	21/Dec/21	9:00	21/Dec/21	18:00	D	For live line OPGW commissioning work	autorecloser to be kept in non auto mode	approved	subject to UP consent



## PLANNED SHUTDOWN FOR THE MONTH OF JANUARY - 2022

### Not Found in Portal

Sl. No.	Details of Transmission Line		Category to which transmission on Element belong (A/B/C/D)	Date		Timings		Reason	"Outage Mode (Daily/Continuous)"	Shutdown Status	NRPC Remarks
	Voltage Level	Name of Transmission Elements		From	To	From	To				
1	400 KV	400KV Bus Transfer Bay at Bareilly	A	01-01-2022	01-01-2022	9:00	17:00	for preventive maintenace and testing	daily	approved	

**Scheduled Hotline stringing Proposal- OCBTL**  
**Auto reclosure mode- OFF request for Hotline stringing**

Sr. No.	Voltage	AP Detail	Line/Equipment Names as per LDC Nomenclature	From Date	From Time	To Date	To Time	Basis	Reason	System	Agency	Remarks	S/d Status	NRPC Remarks
1	400 KV	AP 91/0- AP 92/0	400 KV DC (QUAD) BIHARSARIF- VARANASI TRANSMISSION LINE	20/Dec/21	8:00	31/Dec/21	20:00	<b>Line will be in service.</b>	For overhead crossing by under construction 400 KV DC Obra- Jaunpur TL by manual gang (complete Shutdown required).	PGCIL	OCBTL	Auto reclosure mode -OFF for both the circuite.	approved	May be allowed. Subjected to ERPC approval
2	400 KV	AP 18/0 - AP 19/0	400 KV D/C ANPARA - SARNATH (L3) TRANSMISSION LINE	8/Jan/22	8:00	15/Jan/22	20:00		For overhead crossing by under construction 400 KV DC Obra- Jaunpur TL by manual gang (complete Shutdown required).	UPPTCL	OCBTL		approved	one circuit at a time from anpara end culd be given
3	400 KV	AP 5/0 - AP 6/0	400 KV D/C ( ANPARA - SARNATH CIRCUIT-2 & ANOTHER CIRCUIT ANPARA - MAU) TRANSMISSION LINE	1/Jan/22	8:00	7/Jan/22	20:00		For overhead crossing by under construction 400 KV DC Obra- Jaunpur TL by manual gang (complete Shutdown required).	UPPTCL	OCBTL		approved	one circuit at a time from anpara could be given

**Singoli Bhatwari HEP: Outage Planning**

<b>The proposed outages for annual maintenance are as follows:</b>	<b>S/d Status</b>	<b>Remarks</b>
Unit#1 for 10th Jan'22 to 25th Jan'22	approved	
Unit#2 for 02nd Feb'22 to 17th Feb'22	approved	
Unit#3 for 24th Feb'22 to 10th Mar'22	approved	

**FORMAT I(A): REQUEST FOR TRANSMISSION ELEMENT OUTAGE TO RPC**

( SHUTDOWNS)

INDENTING AGENCY	PGCIL, CPCC (NR-III),Lucknow			FOR THE MONTH		DEC'21		REASON	DATE		DD:MM:YYYY		Remarks	S/d Status	NRPC Remarks		
	S.N.	NAME OF REQUESTING AGENCY	LINE DETAILS						PROPOSED DATE AND TIME								
			VOLT LEVEL (KV)	FROM S/S	TO S/S	OWNER	CKT ID		INTER/ INTRA REGIONAL	DAILY/ CONTINUOUS	FROM					TO	
											DATE	TIME				DATE	TIME
1	POWERGRID	765	Lucknow	Ballia	PGCIL	1	INTRA	CONTINUOUS	Transmission Line Diversion Work due to infringing the corridor of Gorakhpur Link Expressway.	20.01.22	8:00	24.01.22	18:00		approved		

**FORMAT I(B): REQUEST FOR BUS,BAY,ICTs,FACTS,FSCs,SVCs etc OUTAGE TO RPC**

(PLANNED SHUT DOWNS)															
INDENTING AGENCY	PGCIL, CPCC (NR-III), LUCKNOW			FOR THE MONTH of December 21				DATE		DD:MM:YYYY		Remarks	S/d Status	NRPC Remarks	
	S.N.	NAME OF REQUESTING AGENCY	EQUIPMENT DETAILS					PROPOSED DATE AND TIME							
			VOLT LEVEL (KV)	NAME OF ELEMENTS (ICT, B/R, SVC, Bays, etc)	OWNER	INTER/ INTRA REGION	DAILY/ CONTINUOUS	Reason	FROM		TO				
									DATE	TIME	DATE				TIME
1	POWERGRID	400	B1Z22 Harmonic Filter at HVDC Vindhyachal BTB	PGCIL	INTRA	DAILY	AMP of Bay & filter equipment	15-Jan-22	8:00	15-Jan-22	18:00	Dual block POWER limited to 295MW in W->N direction, 270MW in N->W direction Mono block Power limited to 75MW for Block-1	approved		
2	POWERGRID	400	B1Z23 Harmonic Filter at HVDC Vindhyachal BTB	PGCIL	INTRA	DAILY	AMP of Bay & filter equipment	25/01/2022	8:00	25/01/2022	18:00	Dual block POWER limited to 170MW in W->N direction, 170MW in N->W direction No Mono block operation of Block-1.	approved		
3	POWERGRID	400	B1Z24 Harmonic Filter at HVDC Vindhyachal BTB	PGCIL	INTRA	DAILY	AMP of Bay & filter equipment	27/01/2022	8:00	27/01/2022	18:00		approved		
4	POWERGRID	400	401 Main Bay of Agra(PG)- Fatehabad (UP) at Agra	PGCIL	INTRA	DAILY	AMP Work	04.01.2022	9:00	04.01.2022	17:00		approved		
5	POWERGRID	400	402 Tie bay of Agra(PG)- Fatehabad (UP) & Agra(PG)-Agra(UP) at Agra	PGCIL	INTRA	DAILY	AMP Work	05.01.2022	9:00	05.01.2022	17:00		approved		
6	POWERGRID	400	403 Main bay of Agra(PG)-Agra(UP) at Agra	PGCIL	INTRA	DAILY	AMP Work	06.01.2022	9:00	06.01.2022	17:00		approved		
7	POWERGRID	400	430 Main bay of 765/400kV ICT-1 at Agra	PGCIL	INTRA	DAILY	AMP Work	10.01.2022	9:00	10.01.2022	17:00		approved		
8	POWERGRID	400	431 Tie bay of 765/400kV ICT-1 & 400kV BR-1 at Agra	PGCIL	INTRA	DAILY	AMP Work	11.01.2022	9:00	11.01.2022	17:00		approved		

**FORMAT I(A): REQUEST FOR TRANSMISSION ELEMENT ADDITIONAL OUTAGE TO RPC**

**(PLANNED SHUTDOWNS)**

INDENTING AGENCY		PGCIL, CPCC (NR-III), Lucknow			FOR THE MONTH			Dec-21		REASON	DATE		DD:MM:YYYY		Remarks	S/d Status	NRPC Remarks
S.N.	NAME OF REQUESTING AGENCY	LINE DETAILS						PROPOSED DATE AND TIME									
		VOLT LEVEL (KV)	FROM S/S	TO S/S	OWNER	CKT ID	INTER/ INTRA REGIONAL	DAILY/ CONTINUOUS	FROM		TO						
									DATE		TIME	DATE	TIME				
1	POWERGRID	800	AGRA	BNC	PGCIL	1	INTER	CONTINUOUS	Transmission Line Diversion Work due to infringing the corridor of Bundelkhand Expressway.	23.12.21	8:00	28.12.21	18:00	Pole-1 & Pole-3 will be under S/D during this period	approved	line outage required to start pile foundation work by UPEIDA	

Line Name	Reference No.	Shutdown Required		Nos. of days	Remarks	S/d Status	NRPC Remarks
800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-1 & CKT-2		28.12.2021(09:00)	02.01-2022(18:00)	6	Continuous shutdown required for de-stringing & and stringing activity	approved	s/d for diversion work.subject to statutory clearance.

**LIST OF ADDITIONAL SHUTDOWNS PROPOSED FOR APPROVAL IN OCC-185 MEETING  
(PLANNED SHUTDOWNS)**

**FROM:** Sr.DGM-CPCC, New Delhi  
**DATE:-** 15/12/21

**TO :** SE(OPN), NRPC, N DELHI  
**Copy:** GM (SO-1), NRLDC

Following S/D are required during the month of JAN, 2022 for 190th OCC. Kindly accord your approval so that site mobilisation may be arranged accordingly.

S.No.	ELEMENTS	OWNER	MODE	DURATION				PURPOSE	Remarks	S/d Status	NRPC Remarks
				FROM		TO					
				DATE	TIME	DATE	TIME				
<b>765kV Lines</b>											
1	765KV FATEHGARH_2-BHADLA_2 Ckt-I	TBCB	DAILY	04.01.2022	14:00	12.01.2022	22:00	For installation of Bird Diverter	Other Ckt-2 will be in non- auto	approved	
2	765KV FATEHGARH_2-BHADLA_2 Ckt-II	TBCB	DAILY	13.01.2022	14:00	21.01.2022	22:00	For installation of Bird Diverter	Other Ckt-1 will be in non- auto	approved	
3	765KV BHADLA-BIKANER-I	POWERGRID	DAILY	22.01.2022	14:00	27.01.2022	22:00	For installation of Bird Diverter	Other Ckt-2 will be in non- auto	approved	
4	765KV BHADLA-BIKANER-II	POWERGRID	DAILY	28.01.2022	14:00	02.02.2022	22:00	For installation of Bird Diverter	Other Ckt-1 will be in non- auto	approved	
5	765kV Chittorgarh – Banaskantha Ckt-I	POWERGRID	DAILY	01.01.2022	8:00	08.02.2022	18:00	For Auto recloser Approval for tightening of OPGW in LIVE LINE condition on daily basis.	only non auto	approved	Subjected to WRPC Approval
6	765 kV Ajmer Chittorgarh Ckt-1	POWERGRID	DAILY	10.01.2022	8:00	20.02.2022	18:00	For Auto recloser Approval for tightening of OPGW in LIVE LINE condition on daily basis.	only non auto	approved	Subjected to WRPC Approval
7	765 KV Khetri-Jhatikara Ckt-I	PKTSL	DAILY	28.12.2021	8:00	30.12.2021	18:00	for rectification work in 765 KV D/C Khetri-Jhatikara TL.	Other Ckt-2 will be in non- auto	approved	May be allowed one ckt at a Time.
8	765 KV Khetri-Jhatikara Ckt-II	PKTSL	DAILY	28.12.2021	8:00	30.12.2021	18:00	for rectification work in 765 KV D/C Khetri-Jhatikara TL.	Other Ckt-1 will be in non- auto	approved	
<b>400/220KV Bus</b>											
1	400KV BUS-1 at Bikaner	PGCIL	Daily	21.12.2021	15:00	23.12.2021	23:00	400/220KV ICT1 COMMISSIONING, BUSBAR STABILITY		approved	
2	400KV BUS-2 at Bikaner	PGCIL	Daily	24.12.2021	15:00	26.12.2021	23:00	400/220KV ICT1 COMMISSIONING, BUSBAR STABILITY		approved	
3	220kv BUS-1 at Bikaner	PGCIL	DAILY	23.12.2021	15:00:00	25.12.2021	23:00	205 BAY COMMISSIONING AND 220KV BUS COUPLER COMMISSIONING		approved	
4	220 kV Bus - 1 Saharanpur	PGCIL	DAILY	17.01.2022	8:00	18.01.2022	18:00	For the erection work of Isolator & BPI under 220 Bus-1 for the new Bay-212, 213 under Bay Extension Project SS-57 at Saharanpur SS.		approved	
5	220 kV Bus - 2 Saharanpur	PGCIL	DAILY	19.01.2022	8:00	20.01.2022	18:00	For the erection work of Isolator & BPI under 220 Bus-1 for the new Bay-212, 213 under Bay Extension Project SS-57 at Saharanpur SS.		approved	
6	220 kV Bus-1 & 2 Saharanpur	PGCIL	DAILY	21.01.2022	8:00	22.01.2022	12:00	For the erection work of IPS aluminium tube under 220 Bus-1&2 for the new Bay-212, 213 under Bay Extension Project SS-57 at Saharanpur SS.		approved	subject to UP consent
7	220kv BUS-1 at Jind	PGCIL	DAILY	03.01.2022	8:00	03.01.2022	18:30	Changing the direction of movement of Isolator arms while closing/ opening in Tandem isolators installed in Bus side at Jind substation.		approved	

8	220kv BUS-2 at Jind	PGCIL	DAILY	04.01.2022	8:00	10.01.2022	18:30	Changing the direction of movement of Isolator arms while closing/ opening in Tandem isolators installed in Bus side at Jind substation.		approved	
<b>400/220kV Bays</b>											
1	410 MAIN BAY(765/400KV ICT1 LV SIDE) at BIKANER SS	POWERGRID	DAILY	15.01.2022	09:00	15.01.2022	18:00	For bay AMP work		approved	
2	411 TIE BAY(765KV ICT1 LV SIDE/400KV BHADLA RRVPNL LINE) at BIKANER SS	POWERGRID	DAILY	16.01.2022	09:00	16.01.2022	18:00	For bay AMP work		approved	
3	412 MAIN BAY(400KV BHADLA RRVPNL LINE) at BIKANER SS	POWERGRID	DAILY	17.01.2022	09:00	17.01.2022	18:00	For bay AMP work		approved	
4	883 Bay 220kV side bay of 400/220kV 315MVA ICT-III at UPPTCL Muzaafarnagar Substation by Meerut	POWERGRID	Cont.	17.01.2022	9:00	22.01.2022	18:00	Retrofitment of ABB Make Hydraulic CB with CGL Make CB		approved	
5	400kv main bay 415 of Kashipur-Roorkee Ckt-II at PTCUL, Kashipur at ROORKEE	POWERGRID	DAILY	29.01.2022	9:00	29.01.2022	15:00	For Replacement of Limit Switch of Y-Phase CB Pole in POWERGRID Bays at PTCUL, Kashipur		approved	
6	400KV MAIN BAY 413 AT BAWANA DTL	POWERGRID	DAILY	10.01.2022	0:00	10.01.2022	17:00	AMP WORK		approved	
7	400KV BAY 411 MAIN BAY AT DTL BAWANA	POWERGRID	DAILY	05.01.2022	0:00	05.01.2022	17:00	AMP WORK		approved	
8	400KV BAY 412 TIE BAY AT DTL BAWANA	POWERGRID	DAILY	07.01.2021	0:00	07.01.2021	17:00	AMP WORK		approved	
9	400KV BAY 413 TIE BAY AT DTL BAWANA	POWERGRID	DAILY	08.01.2022	0:00	08.01.2022	17:00	AMP WORK		approved	
10	400KV BAY 414 TIE BAY AT DTL BAWANA	POWERGRID	DAILY	09.01.2022	0:00	09.01.2022	17:00	AMP WORK		approved	
11	400kV Babai-I Main Bay 436 at Bhiwani	POWERGRID	DAILY	09.01.2022	9:00	09.01.2022	18:00	For replacement of existing 400kV CB with 400kV CB with PIR as the same is required for converting 400kV Hisar-Bhiwani-I to 400kV Moga-Bhiwani Line (bypass at Hisar SS)		approved	
12	400kV Babai-I Tie Bay 437 at Bhiwani	POWERGRID	DAILY	10.01.2022	9:00	10.01.2022	18:00	For replacement of existing 400kV CB with 400kV CB with PIR as the same is required for converting 400kV Hisar-Bhiwani-I to 400kV Moga-Bhiwani Line (bypass at Hisar SS)		approved	
13	400kV Babai-II Main Bay 439 at Bhiwani	POWERGRID	DAILY	11.01.2022	9:00	11.01.2022	18:00	For replacement of existing 400kV CB with 400kV CB with PIR as the same is required for converting 400kV Hisar-Bhiwani-I to 400kV Moga-Bhiwani Line (bypass at Hisar SS)		approved	
14	400kV Babai-II Tie Bay 438 at Bhiwani	POWERGRID	DAILY	12.01.2022	9:00	12.01.2022	18:00	For replacement of existing 400kV CB with 400kV CB with PIR as the same is required for converting 400kV Hisar-Bhiwani-I to 400kV Moga-Bhiwani Line (bypass at Hisar SS)		approved	
15	400KV Mahendergarh-IV Main Bay 424 at Bhiwani	POWERGRID	Cont.	20.01.2022	9:00	22.01.2022	18:00	For upgradation of Jack Bus from Twin Bersimis to Quad Moose as the Dia has to be upgraded from 2000A to 3000A under Series Bus Reactor Scheme		approved	
16	400KV Mahendergarh-IV Tie Bay 423 at Bhiwani	POWERGRID	Cont.	24.01.2022	9:00	26.01.2022	18:00	For upgradation of Jack Bus from Twin Bersimis to Quad Moose as the Dia has to be upgraded from 2000A to 3000A under Series Bus Reactor Scheme		approved	

INDENTING AGENCY		AM/CPC(CNR-I)			Jan-22	DATE	Jan-22				S/d Status	NRPC Remarks	
S.N.	NAME OF REQUESTING AGENCY	LINE DETAILS				DAILY/ CONTINUOUS	REASON	PROPOSED DATE AND TIME					
		VOLT LEVEL (KV)	LINE DETAILS	owner	INTER/ INTRA REGIONAL			FROM		TO			
								DATE	TIME	DATE	TIME		
1	POWERGRID	800 kV	CK Bipole-I (Pole-1 & Pole-2) HVDC Kurukshetra	POWERGRID	INTERREGIONAL	CONTINUOUS	DCCT Improvements & global injection, DC Filter / Blocking Filter hardware modification & integration ,VH Arc Detection modification & integration, modification in Valve Hall iro of Positive pressure.	20.01.2022	8:00	24.01.2022	18:00	conditionally approved	ATC Curtailmen tof 2900 MW for Bipole SD and 5800 MW in case of all 4 pole SD. Subjected to WRPC approval and consent of all utilities
2	POWERGRID	800 kV	CK Bipole-II (Pole-3 & Pole-4) HVDC Kurukshetra	POWERGRID	INTERREGIONAL	CONTINUOUS	DCCT Improvements & global injection, DC Filter / Blocking Filter hardware modification & integration ,VH Arc Detection modification & integration, modification in Valve Hall iro of Positive pressure and <b>upgradation of control software.</b>	25.01.2022	8:00	29.01.2022	18:00	conditionally approved	
3	POWERGRID	800 kV	CK Bipole-I(Pole-1 & Pole-2) HVDC Kurukshetra	POWERGRID	INTERREGIONAL	CONTINUOUS	Installation of station grounding isolator and associated hardware in Bipole-I&II common area and station ground DCCT Improvement and <b>upgradation of control software.</b>	27.01.2022	8:00	29.01.2022	18:00	conditionally approved	
4	POWERGRID	800 kV	Onload testing of upgraded Software in both Bipoles (Pole-1, Pole-2, Pole-3 & Pole-4) of HVDC Champa-Kurukshetra link	POWERGRID	INTERREGIONAL	DAILY	ON load testing of both bi-poles to ascertain software functionalities (after daily testing works, all poles will be put back in service and power level as per NLDC)	30.01.2022	8:00	08.02.2022	18:00	approved	



Sl. No.	Details of Transmission Line		Date		Timings		Reason	"Outage Mode (Daily/Continuous)"	Shutdown Status	NRPC Remarks
	Voltage Level	Name of Transmission Elements	From	To	From	To				
1	220 KV	NAPP-KHURJA 220 KV line	28-01-2022	28-01-2022	9:00	18:00	for distance protection relays testing	daily	approved	

Name of Transmission Element: **ICT-04 at 400KV S/S PSTCL Rajpura**

Dates of shutdown: **22/12/2021 to 24/12/2021 & 27/12/2021 to 28/12/2021** (Five days on Daily basis)

Time: **0900hrs. to 1700hrs.**

the outage of 400/220KV 500MVA ICT-04 at 400KV S/S PSTCL Rajpura, for Annual maintenance/protection testing of ICT and its related equipments, has been proposed to be held from 3rd to 7th January/2022, and the same is likely to be deliberated (Sr. No. 704 of Proposed Outage Program) in the upcoming 190th OCC Meeting on 20-12-2021.

This outage was planned keeping in view the outage of NPL Unit #2, which was originally scheduled to be under annual outage from 15th November/2021 to 14th January/2022.

However, now it is learnt that the said unit of NPL is likely to be synchronized somewhere in the 1st week of January/2022 only.

Further, it is intimated that the outage of ICTs at 400KV S/S Rajpura can only be availed during generation outage at NPL/Rajpura.

**S/d Status : approved**

**NRPC Remarks: subject to d-3 request to NRLDC**