

Proposed Outage Program of 191st OCC meeting of NRPC															
Sr No	Reference Number	OCC Number	Name of Requesting Agency	Element Type	Element Name	Daily/ Continous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	Request Type	Shutdown Status	NLDC/RLDC Comments
1	RQ81004	OCC_191	rampur_sd	GENERATING UNIT	68.67 MW RAMPUR HEP - UNIT 3	C	Annual Planned Maintenance of generating unit	18/Feb/2022	00:00	27/Feb/2022	18:00		PLANNED	Requested	
2	RQ81003	OCC_191	rampur_sd	GENERATING UNIT	68.67 MW RAMPUR HEP - UNIT 5	C	Annual Planned Maintenance of generating unit	07/Feb/2022	00:00	16/Feb/2022	18:00		PLANNED	Requested	
3	RQ80573	OCC_191	jhakri_sd	GENERATING UNIT	250 MW NATHPA-JHAKRI HPS - UNIT 2	C	Annual Planned Maintenance of Unit No.#02	18/Feb/2022	20:00	27/Feb/2022	18:00		PLANNED	Requested	
4	RQ80574	OCC_191	jhakri_sd	GENERATING UNIT	250 MW NATHPA-JHAKRI HPS - UNIT 5	C	Annual Planned Maintenance of Unit No.#05	07/Feb/2022	08:00	16/Feb/2022	18:00		PLANNED	Requested	
5	RQ80757	OCC_191	jhajjar_sd	GENERATING UNIT	500 MW ISTPP (JHAJJAR) - UNIT 3	C	Annual SG, TG Overhaul & FGD gate installation	01/Feb/2022	00:00	07/Mar/2022	23:59		PLANNED	Requested	
6	RQ81361	OCC_191	karcham_sd	GENERATING UNIT	250 MW KARCHAM WANGTOO HPS - UNIT 3	C	Annual Maintenance of Unit 3	01/Feb/2022	00:00	25/Feb/2022	23:59		PLANNED	Requested	
7	RQ80753	OCC_191	ntpcncr_sd	GENERATING UNIT	210 MW DADRI-I TPS - UNIT 3	C	Capital over haul	01/Feb/2022	00:00	07/Mar/2022	23:05		PLANNED	Requested	
8	RQ80968	OCC_191	ntpcos_sd	GENERATING UNIT	200 MW SINGRAULI STPS - UNIT 4	C	Boiler license renewal	16/Feb/2022	00:00	19/Feb/2022	23:59		PLANNED	Requested	
9	RQ80752	OCC_191	koldam_sd	GENERATING UNIT	200 MW KOLDAM HPS - UNIT 4	C	Annual mtc.	08/Feb/2022	00:00	12/Feb/2022	23:59	Mandatory Annual Inspection	PLANNED	Requested	
10	RQ80749	OCC_191	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-2	D	ON load testing of both bi-poles to ascertain software functionalities (after daily testing works, all poles will be put back in service and power level as per NLDC)	26/Feb/2022	08:00	08/Mar/2022	18:00		PLANNED	Requested	
11	RQ80750	OCC_191	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-3	D	ON load testing of both bi-poles to ascertain software functionalities (after daily testing works, all poles will be put back in service and power level as per NLDC)	26/Feb/2022	08:00	08/Mar/2022	18:00		PLANNED	Requested	
12	RQ80748	OCC_191	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-1	D	ON load testing of both bi-poles to ascertain software functionalities (after daily testing works, all poles will be put back in service and power level as per NLDC)	26/Feb/2022	08:00	08/Mar/2022	18:00		PLANNED	Requested	
13	RQ80751	OCC_191	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-4	D	ON load testing of both bi-poles to ascertain software functionalities (after daily testing works, all poles will be put back in service and power level as per NLDC)	26/Feb/2022	08:00	08/Mar/2022	18:00		PLANNED	Requested	
14	RQ80746	OCC_191	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-1	C	Installation of station grounding isolator and associated hardware in Bipole-I&II common area and station ground DCCT Improvement and upgradation of control software.	23/Feb/2022	08:00	25/Feb/2022	18:00		PLANNED	Requested	
15	RQ80747	OCC_191	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-2	C	Installation of station grounding isolator and associated hardware in Bipole-I&II common area and station ground DCCT Improvement and upgradation of control software.	23/Feb/2022	08:00	25/Feb/2022	18:00		PLANNED	Requested	
16	RQ80745	OCC_191	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-4	C	DCCT Improvements & global injection, DC Filter / Blocking Filter hardware modification & integration ,VH Arc Detection modification & integration, modification in Valve Hall iro of Positive pressure and upgradation of control software.	21/Feb/2022	08:00	25/Feb/2022	18:00		PLANNED	Requested	
17	RQ80744	OCC_191	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-3	C	DCCT Improvements & global injection, DC Filter / Blocking Filter hardware modification & integration ,VH Arc Detection modification & integration, modification in Valve Hall iro of Positive pressure and upgradation of control software.	21/Feb/2022	08:00	25/Feb/2022	18:00		PLANNED	Requested	
18	RQ81029	OCC_191	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-1	C	Transmission Line diversion work due to construction of Bundelkhand Expressway by UPEIDA	20/Feb/2022	08:00	26/Feb/2022	18:00	All 04 poles will be under shut down during this period	PLANNED	Requested	
19	RQ81030	OCC_191	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-2	C	Transmission Line diversion work due to construction of Bundelkhand Expressway by UPEIDA	20/Feb/2022	08:00	26/Feb/2022	18:00	All 04 poles will be under shut down during this period	PLANNED	Requested	
20	RQ81031	OCC_191	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-3	C	Transmission Line diversion work due to construction of Bundelkhand Expressway by UPEIDA	20/Feb/2022	08:00	26/Feb/2022	18:00	All 04 poles will be under shut down during this period	PLANNED	Requested	
21	RQ81032	OCC_191	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-4	C	Transmission Line diversion work due to construction of Bundelkhand Expressway by UPEIDA	20/Feb/2022	08:00	26/Feb/2022	18:00	All 04 poles will be under shut down during this period	PLANNED	Requested	
22	RQ80743	OCC_191	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-2	C	"DCCT Improvements & global injection, DC Filter / Blocking Filter hardware modification & integration ,VH Arc Detection modification & integration, modification in Valve Hall iro of Positive pressure. "	15/Feb/2022	08:00	20/Feb/2022	18:00		PLANNED	Requested	

23	RQ80742	OCC_191	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-1	C	"DCCT Improvements & global injection, DC Filter / Blocking Filter hardware modification & integration ,VH Arc Detection modification & integration, modification in Valve Hall iro of Positive pressure. "	15/Feb/2022	08:00	20/Feb/2022	18:00		PLANNED	Requested
24	RQ81014	OCC_191	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-1	C	Transmission Line diversion work due to construction of Gorakhpur Link Expressway by UPEIDA	25/Feb/2022	08:00	28/Feb/2022	18:00	All 04 poles will be under shut down during this period	PLANNED	Requested
25	RQ81015	OCC_191	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-2	C	Transmission Line diversion work due to construction of Gorakhpur Link Expressway by UPEIDA	25/Feb/2022	08:00	28/Feb/2022	18:00	All 04 poles will be under shut down during this period	PLANNED	Requested
26	RQ81137	OCC_191	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-SATNA (PG) CKT-1	D	Y-Ph L/R TO BE SWITCHED OUT and SPARE TO BE TAKEN INTO SERVICE at Satna End. Dia to be kept opened	17/Feb/2022	08:00	17/Feb/2022	18:00		PLANNED	Requested
27	RQ80674	OCC_191	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2	D	Insulation sleeve Installation & Maintenance work	16/Feb/2022	08:00	16/Feb/2022	18:00		PLANNED	Requested
28	RQ81128	OCC_191	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHPUR-SASARAM (PG) CKT-1	D	REPLACEMENT OF FLASHED INSULATOR BY ER-1	03/Feb/2022	08:00	03/Feb/2022	18:00		PLANNED	Requested
29	RQ81134	OCC_191	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-1	D	A/R into non auto mode for Live Line OPGW Work By WR-2	01/Feb/2022	08:00	28/Feb/2022	18:00		PLANNED	Requested
30	RQ81067	OCC_191	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI(PG)-VINDHYACHALPOOL (PG) (PVTSL) CKT-2	D	CSD Commissioning work in 765KV Varanasi-Vindhyachal ckt-2	03/Feb/2022	10:00	03/Feb/2022	14:00		PLANNED	Requested
31	RQ81066	OCC_191	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI(PG)-VINDHYACHALPOOL (PG) (PVTSL) CKT-1	D	CSD Commissioning work in 765KV Varanasi-Vindhyachal ckt-1	02/Feb/2022	10:00	02/Feb/2022	14:00		PLANNED	Requested
32	RQ81630	OCC_191	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGLIHAR(JK)-KISHENPUR(PG) (PDD JK) CKT-2	D	For line bay AMP works at Kishenpur SS.	28/Feb/2022	10:00	28/Feb/2022	18:00	Kindly approve	PLANNED	Requested
33	RQ81629	OCC_191	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGLIHAR(JK)-KISHENPUR(PG) (PDD JK) CKT-1	D	For line bay AMP works at Kishenpur SS.	22/Feb/2022	10:00	22/Feb/2022	15:00	Kindly approve	PLANNED	Requested
34	RQ80918	OCC_191	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	D	Jumper Tightening	28/Feb/2022	09:00	28/Feb/2022	17:00		PLANNED	Requested
35	RQ80909	OCC_191	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	D	Jumper Tightening	24/Feb/2022	09:00	24/Feb/2022	17:00		PLANNED	Requested
36	RQ80913	OCC_191	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(PS) (PS) CKT-2	D	Jumper Checking /Tightning and tree trimming of tower no-150 to 170	21/Feb/2022	09:00	22/Feb/2022	17:00		PLANNED	Requested
37	RQ80830	OCC_191	slidcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NAKODAR(PSG)	D	Periodic Maintenance	18/Feb/2022	09:00	18/Feb/2022	17:00		PLANNED	Requested
38	RQ80910	OCC_191	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	18/Feb/2022	09:00	18/Feb/2022	17:00		PLANNED	Requested
39	RQ80829	OCC_191	slidcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NAKODAR(PSG)	D	Periodic Maintenance	17/Feb/2022	09:00	17/Feb/2022	17:00		PLANNED	Requested
40	RQ80903	OCC_191	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(PS) (PS) CKT-1	D	40789B, 40889A	15/Feb/2022	09:00	15/Feb/2022	17:00		PLANNED	Requested
41	RQ80897	OCC_191	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MOGA(PG) (PS) CKT-1	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	14/Feb/2022	09:00	14/Feb/2022	17:00		PLANNED	Requested
42	RQ80896	OCC_191	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	D	Jumper Tightening	14/Feb/2022	09:00	14/Feb/2022	17:00		PLANNED	Requested
43	RQ80901	OCC_191	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(PS) (PS) CKT-1	D	Jumper Checking /Tightning and tree trimming of tower no-150 to 170	14/Feb/2022	09:00	15/Feb/2022	17:00		PLANNED	Requested
44	RQ80866	OCC_191	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(PS) (PS) CKT-1	D	Protection Testing	14/Feb/2022	09:00	14/Feb/2022	17:00		PLANNED	Requested
45	RQ80891	OCC_191	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	11/Feb/2022	09:00	11/Feb/2022	17:00		PLANNED	Requested
46	RQ80890	OCC_191	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-1	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	10/Feb/2022	09:00	10/Feb/2022	17:00		PLANNED	Requested
47	RQ80828	OCC_191	slidcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NAKODAR(PSG)	D	Periodic Maintenance	09/Feb/2022	09:00	09/Feb/2022	17:00		PLANNED	Requested
48	RQ80826	OCC_191	slidcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAKHU(PS)	D	Nut bolt tightening and cleaning of Bay 420 CT,CB,isolators and CB-and cleaning of BMK and C&R Panel and the terminal tightening of CT JB and CB MB	08/Feb/2022	09:00	08/Feb/2022	17:00		PLANNED	Requested
49	RQ80827	OCC_191	slidcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT DHURI(PS)	D	Complete body cleaning & Tightening of transformer bush. Tightening of links of Marshalling box of Transformer	08/Feb/2022	09:00	08/Feb/2022	17:00		PLANNED	Requested
50	RQ80887	OCC_191	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	08/Feb/2022	09:00	08/Feb/2022	17:00		PLANNED	Requested

51	RQ80884	OCC_191	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MOGA(PG) (PS) CKT-1	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	07/Feb/2022 09:00	07/Feb/2022 17:00		PLANNED	Requested
52	RQ80825	OCC_191	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)	D	Maintenance of ICT Bushing Clamps, 220 KV Output Bus bar , Transformer Cleaning	07/Feb/2022 09:00	07/Feb/2022 17:00	-	PLANNED	Requested
53	RQ80839	OCC_191	slcdps_sd	BAY	401 MAIN BAY - 400KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-1 AT MUKTSAR(PS)	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	07/Feb/2022 09:00	07/Feb/2022 17:00		PLANNED	Requested
54	RQ80824	OCC_191	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)	D	403 89A, 402 89B isolator	04/Feb/2022 09:00	04/Feb/2022 17:00	-	PLANNED	Requested
55	RQ80880	OCC_191	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)-RAJPURA(PS) (PG) CKT-1	D	Annual protection Testing	04/Feb/2022 09:00	04/Feb/2022 17:00	Complete line shutdown request	PLANNED	Requested
56	RQ80877	OCC_191	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-1	D	Annual protection Testing	03/Feb/2022 09:00	03/Feb/2022 17:00	Complete line shutdown request	PLANNED	Requested
57	RQ80837	OCC_191	slcdps_sd	BAY	406 MAIN BAY - 400KV MUKTSAR-MAKHU (PS) CKT-2 AT MUKTSAR(PS)	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	03/Feb/2022 09:00	03/Feb/2022 17:00		PLANNED	Requested
58	RQ80823	OCC_191	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)	D	Maintenance of 403 89L, LA (HV), LA (IV), Body Cleaning of ICT	03/Feb/2022 09:00	03/Feb/2022 17:00	-	PLANNED	Requested
59	RQ80822	OCC_191	slcdps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAKHU(PS)	D	Nut bolt tightening and cleaning of Bay 213(IV Side) LA, CT, Isolators and CB and cleaning of BMK and C&R Panel and the terminal tightening of CT JB and CB MB	03/Feb/2022 09:00	03/Feb/2022 17:00		PLANNED	Requested
60	RQ80875	OCC_191	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-2	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	03/Feb/2022 09:00	03/Feb/2022 17:00		PLANNED	Requested
61	RQ80836	OCC_191	slcdps_sd	BAY	420 TIE BAY - 400 KV BHIWANI(BB)-RAJPURA(PS) (BB) CKT-1 AND FUTURE AT RAJPURA(PS)	D	Annual protection Testing	02/Feb/2022 10:00	02/Feb/2022 15:00	Only bay Shutdown Required	PLANNED	Requested
62	RQ80820	OCC_191	slcdps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NAKODAR(PSG)	D	Periodic Maintenance	02/Feb/2022 09:00	02/Feb/2022 17:00		PLANNED	Requested
63	RQ80821	OCC_191	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DHURI(PS)	D	Protection Testing	02/Feb/2022 09:00	02/Feb/2022 17:00	-	PLANNED	Requested
64	RQ80871	OCC_191	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-RAJPURA(PS) (PG) CKT-1	D	Annual protection Testing	01/Feb/2022 09:00	01/Feb/2022 17:00	Complete line shutdown request	PLANNED	Requested
65	RQ80869	OCC_191	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-1	D	Protection Testing	01/Feb/2022 09:00	01/Feb/2022 17:00		PLANNED	Requested
66	RQ80819	OCC_191	slcdps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAKHU(PS)	D	Cleaning and Recording of IR Values of Bay 214(IV Side) CT's and CB, cleaning of CTR Panel and Terminal tightening of ICT-1 MB	01/Feb/2022 09:00	01/Feb/2022 17:00		PLANNED	Requested
67	RQ80870	OCC_191	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-1	D	Jumper checking/Tightening and tree trimming of tower no-129 to 138	01/Feb/2022 09:00	01/Feb/2022 17:00		PLANNED	Requested
68	RQ80867	OCC_191	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-1	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	01/Feb/2022 09:00	01/Feb/2022 17:00		PLANNED	Requested
69	RQ81635	OCC_191	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-KISHENPUR(PG) (PG) CKT-1	D	For AMP works.	24/Feb/2022 09:00	24/Feb/2022 17:30	Kindly approve	PLANNED	Requested
70	RQ81136	OCC_191	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-VINDHYACHALPOOL (PG) (PG) CKT-2	D	For AMP work by WR-2. Dia to be kept open.	15/Feb/2022 08:00	15/Feb/2022 18:00		PLANNED	Requested
71	RQ81135	OCC_191	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-VINDHYACHALPOOL (PG) (PG) CKT-1	D	For AMP work by WR-2. Dia to be kept open.	14/Feb/2022 08:00	14/Feb/2022 18:00		PLANNED	Requested
72	RQ80566	OCC_191	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-SASARAM (PG) CKT-1	D	OVERHEAD CROSSING OF UNDERCONSTRUCTION 400 KV DC TWIN MOOSE VARANASI (PGCL)-JAUNPUR LINE BETWEEN LOCATION NO 29 & 30	10/Feb/2022 09:00	11/Feb/2022 17:00		PLANNED	Requested
73	RQ81130	OCC_191	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-4	C	for Diversion work of location no.- 320 of 400 KV Patna - Ballia Line-3&4 at Gyanpur, Ara by ER-1	10/Feb/2022 08:00	20/Feb/2022 18:00		PLANNED	Requested
74	RQ81129	OCC_191	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-3	C	for Diversion work of location no.- 320 of 400 KV Patna - Ballia Line-3&4 at Gyanpur, Ara by ER-1	10/Feb/2022 08:00	20/Feb/2022 18:00		PLANNED	Requested
75	RQ81146	OCC_191	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-2	D	3 hour shutdown for SAS work	08/Feb/2022 15:00	08/Feb/2022 18:00		PLANNED	Requested
76	RQ81145	OCC_191	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-1	D	4 hour shutdown for SAS work	08/Feb/2022 08:00	08/Feb/2022 12:00		PLANNED	Requested
77	RQ81094	OCC_191	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMALZERDA (PG) CKT-1	D	Yearly AMP of LTE,Line reactor and main bay circuit breaker at Kansari end by Banaskantha.	07/Feb/2022 09:00	07/Feb/2022 18:30		PLANNED	Requested
78	RQ81046	OCC_191	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-1	D	AMP work	07/Feb/2022 08:00	07/Feb/2022 18:00		PLANNED	Requested

79	RQ81012	OCC_191	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MOTIHARI(BS) (PG) CKT-2	C	Transmission Line diversion work due to construction of Gorakhpur Link Expressway by UPEIDA	07/Feb/2022	08:00	10/Feb/2022	18:00		PLANNED	Requested
80	RQ81011	OCC_191	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MOTIHARI(BS) (PG) CKT-1	C	Transmission Line diversion work due to construction of Gorakhpur Link Expressway by UPEIDA	07/Feb/2022	08:00	10/Feb/2022	18:00		PLANNED	Requested
81	RQ81703	OCC_191	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	C	For Repair and rectification of tower at location no.261 and 246.	05/Feb/2022	09:00	09/Feb/2022	18:00	Kindly Approve	PLANNED	Requested
82	RQ81132	OCC_191	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-2	D	REPLACEMENT OF FLASHED INSULATOR LOC 304 AND 418 BY ER-1 WITH A/R to be disabled of Ballia-Biharsharif-1	02/Feb/2022	08:00	02/Feb/2022	18:00		PLANNED	Requested
83	RQ81634	OCC_191	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	C	For repair and rectification of towers at location no. 261 and 246.	01/Feb/2022	09:00	05/Feb/2022	18:00	Kindly approve	PLANNED	Requested
84	RQ81131	OCC_191	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-1	D	REPLACEMENT OF FLASHED INSULATOR AT LOC. 270 AND 434 BY ER-1 WITH A/R to be disabled of Ballia-Biharsharif-2	01/Feb/2022	08:00	01/Feb/2022	18:00		PLANNED	Requested
85	RQ81051	OCC_191	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VINDHYACHAL(PG)-VINDHYACHAL(NT) (PG) CKT-2	D	Checking of LBB tripping for AWL-2 feeder	01/Feb/2022	08:00	01/Feb/2022	18:00	west Bus#1B and West #2B will be under S/D to perform the test	PLANNED	Requested
86	RQ81050	OCC_191	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VINDHYACHAL(PG)-VINDHYACHAL(NT) (PG) CKT-1	D	Checking of LBB tripping for AWL-1 feeder	01/Feb/2022	08:00	01/Feb/2022	18:00	west Bus#1B and West #2B will be under S/D to perform the test	PLANNED	Requested
87	RQ81133	OCC_191	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MUZAFFARPUR(PG) (POWERLINK) CKT-1	D	AMP OF LINE BAY EQUIPMENT AT MUZAFFARPUR	05/Feb/2022	08:00	05/Feb/2022	18:00		PLANNED	Requested
88	RQ81666	OCC_191	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-2	D	SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Non-auto mode is required on 400KV Amargarh Wagoora ckt-1.	05/Feb/2022	07:00	08/Feb/2022	18:00	Kindly approve.	PLANNED	Requested
89	RQ81669	OCC_191	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_1(NH)-AMARGARH(NRSS XXIX) (NRSS XXIX) CKT-2	D	SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Non-auto mode is required on 400KV Uri1-Amargarh ckt-1.	01/Feb/2022	07:00	02/Feb/2022	18:00	Kindly approve.	PLANNED	Requested
90	RQ80919	OCC_191	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PG) (PS) CKT-2	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	28/Feb/2022	09:00	28/Feb/2022	17:00		PLANNED	Requested
91	RQ80912	OCC_191	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PG) (PS) CKT-2	D	Tightening of nut bolts of jumpers of T .no 156,158,159	21/Feb/2022	09:00	21/Feb/2022	17:00		PLANNED	Requested
92	RQ80905	OCC_191	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PG) (PS) CKT-2	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	17/Feb/2022	09:00	17/Feb/2022	17:00		PLANNED	Requested
93	RQ80904	OCC_191	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PG) (PS) CKT-1	D	Tightening of nut bolts of jumpers of T .no 156,158,159	16/Feb/2022	09:00	16/Feb/2022	17:00		PLANNED	Requested
94	RQ80898	OCC_191	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PG) (BBMB) CKT-1	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	14/Feb/2022	09:00	14/Feb/2022	17:00		PLANNED	Requested
95	RQ80894	OCC_191	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PG) (PS) CKT-2	D	Tightening of nut bolts of jumpers of T .no 161,164,168	11/Feb/2022	09:00	11/Feb/2022	17:00		PLANNED	Requested
96	RQ80882	OCC_191	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PG) (PS) CKT-1	D	Tightening of nut bolts of jumpers of T .no 161,164,168	05/Feb/2022	09:00	05/Feb/2022	17:00		PLANNED	Requested
97	RQ80878	OCC_191	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-KARTARPUR(PG) (PSTCL) CKT-2	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	04/Feb/2022	09:00	04/Feb/2022	17:00		PLANNED	Requested
98	RQ80872	OCC_191	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-KARTARPUR(PG) (PSTCL) CKT-1	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	02/Feb/2022	09:00	02/Feb/2022	17:00		PLANNED	Requested
99	RQ80796	OCC_191	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MODAK(RS)-BHANPURA(MP) (MPSEB) CKT-1	D	For quarterly & half yearly maintenance work of bay equipments at 220 KV GSS Modak	10/Feb/2022	09:00	10/Feb/2022	18:00		PLANNED	Requested
100	RQ81640	OCC_191	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-2	D	For Repair and Rectification work of tower at location No. 131	10/Feb/2022	09:00	12/Feb/2022	18:00	Kindly approve	PLANNED	Requested
101	RQ81639	OCC_191	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-1	D	For Repair and Rectification work of tower at location No. 131	10/Feb/2022	09:00	12/Feb/2022	18:00	Kindly approve	PLANNED	Requested
102	RQ81694	OCC_191	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA-SAMBA (PG) CKT-2	D	For CT DGA Sampling at Samba (PG).	02/Feb/2022	13:00	02/Feb/2022	17:00	Kindly approve	PLANNED	Requested
103	RQ81693	OCC_191	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-SAMBA(PG) (PG) CKT-1	D	For CT DGA Sampling at Samba (PG).	02/Feb/2022	09:00	02/Feb/2022	13:00	Kindly approve	PLANNED	Requested
104	RQ80914	OCC_191	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	23/Feb/2022	09:00	23/Feb/2022	17:00		PLANNED	Requested

105	RQ80883	OCC_191	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV KANGRA (HP)-PATHANKOT (PS) (PSTCL) CKT-1	D	Jumper tightening,Checking of tower accessories	07/Feb/2022	09:00	07/Feb/2022	17:00		PLANNED	Requested
106	RQ80873	OCC_191	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	02/Feb/2022	09:00	02/Feb/2022	17:00		PLANNED	Requested
107	RQ80644	OCC_191	stuup_sd	AC TRANSMISSION LINE CIRCUIT	132 KV LALITPUR(UP)-RAIGHAT(MP) (UP) CKT-1	D	for replacement of energy meters by M/s PGCIL	08/Feb/2022	11:00	08/Feb/2022	14:00		PLANNED	Requested
108	RQ80920	OCC_191	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(PS) (PSTCL) CKT-2	D	For Jumper Tightening and Tree Cutting from Tower No. 01 to 04	28/Feb/2022	09:00	28/Feb/2022	17:00		PLANNED	Requested
109	RQ80917	OCC_191	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(PS) (PSTCL) CKT-1	D	For Jumper Tightening and Tree Cutting from Tower No. 01 to 04	26/Feb/2022	09:00	26/Feb/2022	17:00		PLANNED	Requested
110	RQ80916	OCC_191	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	D	For Jumper Tightening and Tree Cutting from Tower No. 163-193	25/Feb/2022	09:00	25/Feb/2022	17:00		PLANNED	Requested
111	RQ80911	OCC_191	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2	D	For Jumper Tightening and Tree Cutting from Tower No. 163-193	24/Feb/2022	09:00	24/Feb/2022	17:00		PLANNED	Requested
112	RQ80915	OCC_191	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	D	For Jumper Tightening and Tree Cutting from Tower No. 132- 162	23/Feb/2022	09:00	23/Feb/2022	17:00		PLANNED	Requested
113	RQ80843	OCC_191	slcdps_sd	BAY	410 MAIN BAY - 400KV MUKTSAR-MAKHU (PS) CKT-2 AT MAKHU(PS)	D	Nut bolt tightening and cleaning of Bay 208 (IV Side) CT,CB,isolators and CB and cleaning of BMK and C&R Panel and the terminal tightening of CT JB and CB MB	21/Feb/2022	09:00	21/Feb/2022	17:00		PLANNED	Requested
114	RQ80908	OCC_191	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MEHAL- KALAN(PS) (PSTCL) CKT-2	D	Tree cutting and Jumper tightening TN 40 to 60	18/Feb/2022	09:00	18/Feb/2022	17:00		PLANNED	Requested
115	RQ80906	OCC_191	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MEHAL- KALAN(PS) (PSTCL) CKT-2	D	Tree cutting and Jumper tightening TN 20 to 40	17/Feb/2022	09:00	17/Feb/2022	17:00		PLANNED	Requested
116	RQ80907	OCC_191	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2	D	For Jumper Tightening and Tree Cutting from Tower No. 132- 162	17/Feb/2022	09:00	17/Feb/2022	17:00		PLANNED	Requested
117	RQ80902	OCC_191	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MEHAL- KALAN(PS) (PSTCL) CKT-2	D	Tree cutting and Jumper tightening TN 1 to 20	15/Feb/2022	09:00	15/Feb/2022	17:00		PLANNED	Requested
118	RQ80899	OCC_191	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MEHAL- KALAN(PS) (PSTCL) CKT-1	D	Tree cutting and Jumper tightening TN 40 to 60	14/Feb/2022	09:00	14/Feb/2022	17:00		PLANNED	Requested
119	RQ80842	OCC_191	slcdps_sd	BAY	407 MAIN BAY - 400KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-1 AT NAKODAR(PSG)	D	Nut bolt tightening of clamp and connectors of 405 bay CB, CT and cleaning of male and female copper contact of isolators. Cleaning and terminal tightening of C&R panel	14/Feb/2022	09:00	14/Feb/2022	17:00		PLANNED	Requested
120	RQ80900	OCC_191	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1	D	For Jumper Tightening and Tree Cutting from Tower No. 135-154	14/Feb/2022	09:00	14/Feb/2022	17:00		PLANNED	Requested
121	RQ80895	OCC_191	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MEHAL- KALAN(PS) (PSTCL) CKT-1	D	Tree cutting and Jumper tightening TN 20 to 40	12/Feb/2022	09:00	12/Feb/2022	17:00		PLANNED	Requested
122	RQ80892	OCC_191	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MEHAL- KALAN(PS) (PSTCL) CKT-1	D	Tree cutting and Jumper tightening TN 1 to 20	11/Feb/2022	09:00	11/Feb/2022	17:00		PLANNED	Requested
123	RQ80893	OCC_191	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1	D	For Jumper Tightening and Tree Cutting from Tower No. 155-175	11/Feb/2022	09:00	11/Feb/2022	17:00		PLANNED	Requested
124	RQ80841	OCC_191	slcdps_sd	BAY	415 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV MAKHU(PS)	D	Cleaning and Recording of IR Values of Bay 415 CT's and CB,cleaning of CTR Panel and Terminal tightening of Reactor MB, checking of HVWSS	10/Feb/2022	09:00	10/Feb/2022	17:00		PLANNED	Requested
125	RQ80889	OCC_191	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2	D	For Jumper Tightening and Tree Cutting from Tower No. 135-154	09/Feb/2022	09:00	09/Feb/2022	17:00		PLANNED	Requested
126	RQ80840	OCC_191	slcdps_sd	BAY	421 MAIN BAY MAIN BAY - 400/220 KV 500 MVA ICT 3 AT MAKHU(PS) (PSTCL)	D	Nut bolt tightening and cleaning of Bay 420 CT,CB,isolators and CB and cleaning of BMK and C&R Panel and the terminal tightening of CT JB and CB MB	08/Feb/2022	09:00	08/Feb/2022	17:00		PLANNED	Requested
127	RQ80888	OCC_191	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAGRAON(PS)-LUDHIANA(PG) (PSTCL) CKT-1	D	Tree cutting and Jumper tightening TN 60 to 80	08/Feb/2022	09:00	08/Feb/2022	17:00		PLANNED	Requested
128	RQ80885	OCC_191	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAGRAON(PS)-LUDHIANA(PG) (PSTCL) CKT-1	D	Tree cutting and Jumper tightening TN 30 to 60	07/Feb/2022	09:00	07/Feb/2022	17:00		PLANNED	Requested
129	RQ80886	OCC_191	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2	D	For Jumper Tightening and Tree Cutting from Tower No. 155-175	07/Feb/2022	09:00	07/Feb/2022	17:00		PLANNED	Requested
130	RQ80881	OCC_191	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-BADNI KALAN(PS) (PSTCL) CKT-1	D	For Jumper Tightening and Tree Cutting from Tower No. 01 to 25	05/Feb/2022	09:00	05/Feb/2022	17:00		PLANNED	Requested
131	RQ80879	OCC_191	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAGRAON(PS)-LUDHIANA(PG) (PSTCL) CKT-1	D	Tree cutting and Jumper tightening TN 10 to 30	04/Feb/2022	09:00	04/Feb/2022	17:00		PLANNED	Requested
132	RQ80876	OCC_191	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(PS) (PSTCL) CKT-1	D	Tree cutting and Jumper tightening TN 270 to 290	03/Feb/2022	09:00	03/Feb/2022	17:00		PLANNED	Requested

133	RQ80838	OCC_191	slcdps_sd	BAY	412 MAIN BAY - 400/220KV 315 MVA ICT 2 AT MAKHU(PS)	D	Nut bolt tightening and cleaning of Bay 213(IV Side) LA,CT, Isolators and CB and cleaning of BMK and C&R Panel and the terminal tightening of CT JB and CB MB	03/Feb/2022	09:00	03/Feb/2022	17:00		PLANNED	Requested
134	RQ80874	OCC_191	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(PS) (PSTCL) CKT-1	D	Tree cutting and Jumper tightening TN 250 to 270	02/Feb/2022	09:00	02/Feb/2022	17:00		PLANNED	Requested
135	RQ80868	OCC_191	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(PS) (PSTCL) CKT-1	D	Tree cutting and Jumper tightening TN 290/1 to 290/15	01/Feb/2022	09:00	01/Feb/2022	17:00		PLANNED	Requested
136	RQ80835	OCC_191	slcdps_sd	BAY	409 MAIN BAY - 400/220KV 315 MVA ICT 1 AT MAKHU(PS)	D	Cleaning and Recording of IR Values of Bay 214(IV Side) CT's and CB, cleaning of CTR Panel and Terminal tightening of ICT-1 MB	01/Feb/2022	09:00	01/Feb/2022	17:00		PLANNED	Requested
137	RQ81093	OCC_191	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-2	C	Transmission Line Diversion work due to construction of New Railway Line by JVNL	16/Feb/2022	08:00	20/Feb/2022	18:00		PLANNED	Requested
138	RQ81092	OCC_191	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-1	C	Transmission Line Diversion work due to construction of New Railway Line by JVNL	16/Feb/2022	08:00	20/Feb/2022	18:00		PLANNED	Requested
139	RQ80741	OCC_191	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-2	C	For diversion work of line due to infringement in construction of Delhi-Vadodara Expressway (NH148N)	07/Feb/2022	08:00	20/Feb/2022	18:00	Shutdown requested by M/s NHAI	PLANNED	Requested
140	RQ80740	OCC_191	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-1	C	For diversion work of line due to infringement in construction of Delhi-Vadodara Expressway (NH148N)	07/Feb/2022	08:00	20/Feb/2022	18:00	Shutdown requested by M/s NHAI	PLANNED	Requested
141	RQ80695	OCC_191	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-1	D	Reverse Powerflow Testing	01/Feb/2022	08:00	08/Feb/2022	18:00	S/D may be availed from 24.01.22 to 31.01.22	PLANNED	Requested
142	RQ80696	OCC_191	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-2	D	Reverse Powerflow Testing	01/Feb/2022	08:00	08/Feb/2022	18:00	S/D may be availed from 24.01.22 to 31.01.22	PLANNED	Requested
143	RQ80638	OCC_191	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-1	D	Routine Maintenance of line like jumper nut bolt tightening and other work. Testing of associated Line reactor and relays at Fatehabad end	26/Feb/2022	08:00	28/Feb/2022	17:00		PLANNED	Requested
144	RQ80639	OCC_191	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-2	D	OPGW stringing work between Tower No- 731-733.	24/Feb/2022	08:00	25/Feb/2022	18:00		PLANNED	Requested
145	RQ80646	OCC_191	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-MAINPURI (UP) CKT-1	D	For annual maintenance and testing work for transmission line , line reactor and line bay equipment	08/Feb/2022	09:00	08/Feb/2022	18:00		PLANNED	Requested
146	RQ80647	OCC_191	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BARA-MAINPURI (UP) CKT-2	C	Circuit Breaker maintenance , testing	07/Feb/2022	09:00	10/Feb/2022	18:00	It is conditionally approved in OCC 190, But not given so again applied with concern of SLDC.	PLANNED	Requested
147	RQ81055	OCC_191	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	D	For connection of OPGW from TN 395 of 765KV Kanpur Varanasi #1 to TN 90 of 132KV Sangipur Kuna Line for repeater station	22/Feb/2022	09:00	22/Feb/2022	16:00		PLANNED	Requested
148	RQ80694	OCC_191	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-2	D	For Installation of Bird Diverters	22/Feb/2022	08:00	25/Feb/2022	18:00	Other Ckt will be in non-auto	PLANNED	Requested
149	RQ80693	OCC_191	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-1	D	For Installation of Bird Diverters	16/Feb/2022	08:00	19/Feb/2022	18:00	Other Ckt will be in non-auto	PLANNED	Requested
150	RQ80688	OCC_191	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-ALIGARH (PG) CKT-1	C	For diversion work of line due to infringement in construction of Delhi-Vadodara Expressway (NH148N)	15/Feb/2022	08:00	01/Mar/2022	18:00	Shutdown requested by M/s NHAI	PLANNED	Requested
151	RQ80690	OCC_191	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-BHIWANI (PG) CKT-1	C	For diversion work of line infringement with Northern Railway	14/Feb/2022	08:00	28/Feb/2022	18:00		PLANNED	Requested
152	RQ80682	OCC_191	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PG) CKT-2	D	For Restoration of Reactor Bushing connection , kit unloading	14/Feb/2022	08:00	14/Feb/2022	18:00		PLANNED	Requested
153	RQ81080	OCC_191	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BALIA-LUCKNOW_2 (PG) CKT-1	C	Transmission Line Diversion work due to construction of Gorakhpur Link Expressway by UPEIDA	12/Feb/2022	08:00	16/Feb/2022	18:00		PLANNED	Requested
154	RQ80681	OCC_191	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PG) CKT-2	D	For Dismantling of Kit and Restoration of BUS connection	11/Feb/2022	08:00	11/Feb/2022	18:00		PLANNED	Requested
155	RQ80680	OCC_191	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PG) CKT-2	D	For Jumper Removing of BR-2 and Switch Impulse Test	10/Feb/2022	08:00	10/Feb/2022	18:00		PLANNED	Requested
156	RQ80677	OCC_191	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2	D	Diamond Crossing with under construction line 400 kV D/C Mohindergarh-Bhiwani TL Location no. 25-I, 25-IIA, 25-II,25-IIA	10/Feb/2022	08:00	10/Feb/2022	18:00	Construction of 400 kV D/C Mahendragarh-Bhiwani TL	PLANNED	Requested
157	RQ80739	OCC_191	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-2	D	Annual maintenance work eg. Tightening of loose conductor VD, Corona ring, arcing horn, jumper, string Hook ,BPI installation work etc	08/Feb/2022	09:00	08/Feb/2022	18:00		PLANNED	Requested
158	RQ80679	OCC_191	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PG) CKT-2	D	Kit set up and connection Through SF6 Bushings	08/Feb/2022	08:00	08/Feb/2022	18:00	Earthing Required Both End	PLANNED	Requested

159	RQ80676	OCC_191	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1	D	Diamond Crossing with under construction line 400 kv D/C Mohindergarh-Bhiwani TL Location no. 22-1, 22-1A, 22-1I,22-1IIA	07/Feb/2022	08:00	07/Feb/2022	18:00	Construction of 400 kv D/C Mahendragarh-Bhiwani TL	PLANNED	Requested
160	RQ80678	OCC_191	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PG) CKT-2	D	Kit unloading (Switching Impulse Test of GIS)	07/Feb/2022	08:00	07/Feb/2022	18:00	Earthing Required Both End	PLANNED	Requested
161	RQ80683	OCC_191	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-2	C	RELOCATION OF R-PH BUSHING AT TERRACE-6 DUE TO SETTLEMENT OF FOUNDATION at Kot.S/s	07/Feb/2022	08:00	14/Feb/2022	18:00	GIB relocation work at Terrace-6	PLANNED	Requested
162	RQ80687	OCC_191	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2	D	For Relay Testing and line/bay maintenance work.	03/Feb/2022	08:00	04/Feb/2022	18:00	along with Line reactor.Ckt-1 will be in non auto mode.	PLANNED	Requested
163	RQ81053	OCC_191	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	D	A/R into non auto mode for Live Line OPGW Work	01/Feb/2022	08:00	28/Feb/2022	18:00		PLANNED	Requested
164	RQ80689	OCC_191	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-JHATIKARA (PG) CKT-1	C	For diversion work of line infringement in construction of Delhi-Vadodara Expressway (NH148N)	01/Feb/2022	08:00	15/Feb/2022	18:00	Shutdown requested by M/s NHAI.S/D may be availed from 21.01.22 to 04.02.2022	PLANNED	Requested
165	RQ80686	OCC_191	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1	D	For Relay Testing and line/bay maintenance work.	01/Feb/2022	08:00	02/Feb/2022	18:00	along with Line reactor.Ckt-2 will be in non auto mode.	PLANNED	Requested
166	RQ81052	OCC_191	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-1	D	A/R into non auto mode for Live Line OPGW Work	01/Feb/2022	08:00	28/Feb/2022	18:00		PLANNED	Requested
167	RQ80807	OCC_191	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-2	D	Maintenance of line bay equipments i.e. CVT, WT, LA & line Isolator & Maintenance of Reactors & taking R-Phase in ckt. Inplace of Spare reactor and 3x80MVAR Reactor Bank of line at Phagi end	09/Feb/2022	08:00	09/Feb/2022	18:00		PLANNED	Requested
168	RQ80685	OCC_191	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-2	D	For Punch points(Line maintenance work).	05/Feb/2022	17:00	05/Feb/2022	23:00	along with Line reactor.Ckt-1 will be in non auto mode.	PLANNED	Requested
169	RQ80684	OCC_191	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1	D	For CSD Fine tune and punch point attending(line maintenance work)	02/Feb/2022	17:00	02/Feb/2022	23:00	along with Line reactor.Ckt-2 will be in non auto mode.	PLANNED	Requested
170	RQ80720	OCC_191	cpcc1_sd	BUS	765 KV FATEHGARH_II(PG) - BUS 1	D	For Punch points(maintenance work).	22/Feb/2022	17:00	22/Feb/2022	23:00		PLANNED	Requested
171	RQ80721	OCC_191	cpcc1_sd	BUS	765 KV FATEHGARH_II(PG) - BUS 2	D	For Punch points(maintenance work).	12/Feb/2022	17:00	12/Feb/2022	23:00		PLANNED	Requested
172	RQ81023	OCC_191	cpcc3_sd	BUS	765KV BUS 1 AT ORAI(PG)	D	AMP Works	08/Feb/2022	10:00	08/Feb/2022	18:00		PLANNED	Requested
173	RQ80707	OCC_191	cpcc1_sd	BUS	765 KV BIKANER(PG) - BUS 2	D	FOR AMP WORK	07/Feb/2022	10:00	07/Feb/2022	17:00		PLANNED	Requested
174	RQ80706	OCC_191	cpcc1_sd	BUS	765 KV BIKANER(PG) - BUS 1	D	FOR AMP WORK	06/Feb/2022	10:00	06/Feb/2022	17:00		PLANNED	Requested
175	RQ80708	OCC_191	cpcc1_sd	BUS	765KV BUS 1 AT BHIWANI(PG)	D	For Future Bay Isolator Alignment of Bay 704	03/Feb/2022	08:00	03/Feb/2022	18:00		PLANNED	Requested
176	RQ80583	OCC_191	stuup_sd	BUS	765KV BUS 2 AT UNNAO(UP)	D	CRM Testing of 765kV Bus Isolators associated with 765kV Main Bus-2	14/Feb/2022	09:00	14/Feb/2022	18:00	DURING SHUT DOWN 1000MVA ICT I,II,III & 63MVAR BUS REACTOR WILL BE FED THROUGH BUS-1	PLANNED	Requested
177	RQ80582	OCC_191	stuup_sd	BUS	765KV BUS 1 AT UNNAO(UP)	D	CRM Testing of 765kV Bus Isolators associated with 765kV Main Bus-1 .	12/Feb/2022	09:00	12/Feb/2022	18:00	DURING SHUT DOWN 1000MVA ICT I,II,III & 63MVAR BUS REACTOR WILL BE FED THROUGH BUS-II .	PLANNED	Requested
178	RQ80649	OCC_191	stuup_sd	BUS	765KV BUS 1 AT MAINPURI(UP)	D	Safety porpuse, it is very near to Line Breaker	07/Feb/2022	09:30	08/Feb/2022	17:30	It is conditionally approved in OCC 190, But not given so again applied with concern of SLDC.	PLANNED	Requested
179	RQ80711	OCC_191	cpcc1_sd	BUS	765KV BUS 1 AT PHAGI(RS)	D	FOR RESTORATION OF REACTOR BUSHING CONNECTION AND KIT UNLOADING	14/Feb/2022	08:00	14/Feb/2022	18:00	FOR RESTORATION OF REACTOR BUSHING CONNECTION AND KIT UNLOADING	PLANNED	Requested
180	RQ80712	OCC_191	cpcc1_sd	BUS	765KV BUS 2 AT PHAGI(RS)	D	FOR RESTORATION OF BUS CONNECTION	11/Feb/2022	08:00	11/Feb/2022	18:00	SWITCH IMPLUSE KIT SET UP AND CONNECTION THROUGH SF6 BUSHING	PLANNED	Requested
181	RQ80709	OCC_191	cpcc1_sd	BUS	765KV BUS 1 AT PHAGI(RS)	D	765 KV MAIN BUS-A S/D IS ALSO REQUIRED FOR 5 HOURS TO DISCONNECT MAIN BUS-A FROM REACTOR	10/Feb/2022	10:00	10/Feb/2022	14:00	BUS-A AT PHAGI(RRVPNL).	PLANNED	Requested
182	RQ80710	OCC_191	cpcc1_sd	BUS	765KV BUS 2 AT PHAGI(RS)	D	SWITCH IMPLUSE KIT SET UP AND CONNECTION THROUGH SF6 BUSHING	08/Feb/2022	08:00	08/Feb/2022	18:00	BUS-B AT PHAGI(RRVPNL).	PLANNED	Requested
183	RQ80804	OCC_191	slcdrs_sd	BUS	765KV BUS 2 AT PHAGI(RS)	D	For Testing Bus Bar Stability (For commissioning work of New ICT-III of 765/400kV, 3*500 MVA)	03/Feb/2022	08:00	03/Feb/2022	18:00		PLANNED	Requested
184	RQ80803	OCC_191	slcdrs_sd	BUS	765KV BUS 1 AT PHAGI(RS)	D	For Testing Bus Bar Stability (For commissioning work of New ICT-III of 765/400kV, 3*500 MVA)	01/Feb/2022	08:00	01/Feb/2022	18:00		PLANNED	Requested
185	RQ80568	OCC_191	stuup_sd	BR/BSR/MSC/M SR	189 MVAR BUS REACTOR NO 1 AT 765 KV ANPARA_D(UP)	C	Testing of Bus Reactor CT and LA, Bay CT and Circuit Breaker (Main Bay-706 and Tie bay-705)	24/Feb/2022	10:00	25/Feb/2022	18:00	Annual Testing of Bus Reactor and Bay Equipments	PLANNED	Requested

186	RQ80658	OCC_191	stuuu_sd	BR/BSR/MSC/M SR	189 MVAR BUS REACTOR NO 1 AT 765KV UNNAO(UP)	D	Testing of 765KV equipments like CBs,CTs,isolators etc.	10/Feb/2022	09:00	11/Feb/2022	18:00		PLANNED	Requested	
187	RQ80714	OCC_191	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765KV CHITTORGARH(PG)	C	FOR AMP WORK	17/Feb/2022	09:00	17/Feb/2022	17:00		PLANNED	Requested	
188	RQ80717	OCC_191	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV PHAGI(RS)	D	SWITCHING IMPLUSE TEST	14/Feb/2022	09:00	14/Feb/2022	18:00		PLANNED	Requested	
189	RQ80718	OCC_191	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG)	D	For Punch points(maintenance work).	12/Feb/2022	17:00	12/Feb/2022	23:00		PLANNED	Requested	
190	RQ80716	OCC_191	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV PHAGI(RS)	D	SWITCHING IMPLUSE TEST	10/Feb/2022	09:00	10/Feb/2022	18:00	765 KV MAIN BUS-A S/D IS ALSO REQUIRED FOR 5 HOURS TO DISCONNECT MAIN BUS-A FROM REACTOR	PLANNED	Requested	
191	RQ80719	OCC_191	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG)	D	For Punch points(maintenance work).	08/Feb/2022	17:00	08/Feb/2022	23:00		PLANNED	Requested	
192	RQ80715	OCC_191	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 2 AT 765KV BHIWANI(PG)	D	For taking Spare Bus Reactor in service	05/Feb/2022	09:00	05/Feb/2022	15:00		PLANNED	Requested	
193	RQ80713	OCC_191	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV KHETRI (PKTSL)	D	FOR TAKING R-PHASE UNIT IN SERVICE IN PLACE OF SPARE UNIT	15/Feb/2022	08:00	15/Feb/2022	18:00		PLANNED	Requested	
194	RQ80728	OCC_191	cpcc1_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON AGRA-JHATIKARA (PG) CKT-1 @JHATIKARA(PG)	D	AGRA LR CB BREAKER RECTIFICATION	26/Feb/2022	09:00	26/Feb/2022	18:00		PLANNED	Requested	
195	RQ80723	OCC_191	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-1 @BIKANER(PG)	D	SPARE LINE REACTOR SWITCHING	09/Feb/2022	10:00	09/Feb/2022	17:00		PLANNED	Requested	
196	RQ80722	OCC_191	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER-MOGA (PG) CKT-2 @BIKANER(PG)	D	SPARE LINE REACTOR SWITCHING	08/Feb/2022	10:00	08/Feb/2022	17:00		PLANNED	Requested	
197	RQ80726	OCC_191	cpcc1_sd	LINE REACTOR	330 MVAR NON-SWITCHABLE LR ON JHATIKARA-ALIGARH (PG) CKT-1 @JHATIKARA(PG)	D	ALIGARH LR CB BREAKER RECTIFICATION	03/Feb/2022	08:00	04/Feb/2022	18:00		PLANNED	Requested	
198	RQ80724	OCC_191	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-2 @AJMER(PG)	D	For Relay Testing and AMP Work	03/Feb/2022	08:00	04/Feb/2022	18:00	along with line	PLANNED	Requested	
199	RQ80725	OCC_191	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-1 @AJMER(PG)	D	For Relay Testing and AMP Work	01/Feb/2022	08:00	02/Feb/2022	18:00	along with line	PLANNED	Requested	
200	RQ80727	OCC_191	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1 @JHATIKARA(PG)	D	For CSD TUNING	09/Feb/2022	09:00	09/Feb/2022	18:00		PLANNED	Requested	
201	RQ80648	OCC_191	stuuu_sd	LINE REACTOR	330 MVAR NON-SWITCHABLE LR ON BARA-MAINPURI (UP) CKT-1 @MAINPURI(UP)	C	Reactor Leakage attend, Overhauling, testing works	07/Feb/2022	09:00	10/Feb/2022	18:00	It is conditionally approved in OCC 190, But not given so again applied with concern of SLDC.	PLANNED	Requested	
202	RQ81037	OCC_191	cpcc3_sd	BAY	705 TIE BAY - 765KV FATEHPUR(PG)-SASARAM(PG) (UNDEF) CKT-1 AND 765/400KV 1500 MVA ICT 1 AT FATEHPUR(PG)	D	AMP Works	28/Feb/2022	10:00	28/Feb/2022	18:00		PLANNED	Requested	
203	RQ80812	OCC_191	slidcrs_sd	BAY	70552T TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS) (POWERGRID) AND 765 KV AJMER(PG)-PHAGI(RS) (PG) CKT-1 AT 765 KV PHAGI(RS) (POWERGRID)	D	1.Measurement of tan-delta of CTs 2. Maintenance of CB & CTs. 3. Tightening of clamps & connectors.	23/Feb/2022	08:00	23/Feb/2022	18:00		PLANNED	Requested	
204	RQ81122	OCC_191	cpcc3_sd	BAY	709 MAIN BAY - 765KV VARANASIBALIA (PG) CKT-1 AT VARANASI(PG)	D	AMP Works	16/Feb/2022	10:00	16/Feb/2022	18:00		PLANNED	Requested	
205	RQ81121	OCC_191	cpcc3_sd	BAY	708 TIE BAY - 330 MVAR BUS REACTOR NO 2 AT 765KV VARANASI(PG) AND 765KV VARANASIBALIA (PG) CKT-1	D	AMP Works	15/Feb/2022	10:00	15/Feb/2022	18:00		PLANNED	Requested	

206	RQ81036	OCC_191	cpcc3_sd	BAY	712 MAIN BAY - 330 MVAR BUS REACTOR NO 1 AT 765KV FATEHPUR(PG)	D	AMP Works	15/Feb/2022	10:00	15/Feb/2022	18:00		PLANNED	Requested	
207	RQ80733	OCC_191	cpcc1_sd	BAY	704 MAIN BAY - 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2 AT CHITTORGARH(PG)	D	FOR AMP WORK	14/Feb/2022	08:00	16/Feb/2022	18:00		PLANNED	Requested	
208	RQ80737	OCC_191	cpcc1_sd	BAY	711 TIE BAY - 765/400 KV 800 MVA ICT 4 AT KOTESHWAR(PG) (POWERGRID) AND 765 KV KOTESHWAR-MEERUT (PG) CKT-1 AT 765 KV KOTESHWAR(PG) (POWERGRID)	D	FOR AMP WORK	10/Feb/2022	08:00	10/Feb/2022	18:00		PLANNED	Requested	
209	RQ80732	OCC_191	cpcc1_sd	BAY	707 MAIN BAY - 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1 AT CHITTORGARH(PG)	D	FOR AMP WORK	10/Feb/2022	08:00	12/Feb/2022	18:00		PLANNED	Requested	
210	RQ81042	OCC_191	cpcc3_sd	BAY	713 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT VARANASI(PG)	D	AMP Works	09/Feb/2022	10:00	09/Feb/2022	18:00		PLANNED	Requested	
211	RQ80736	OCC_191	cpcc1_sd	BAY	708 TIE BAY - 765/400 KV 800 MVA ICT 3 AT KOTESHWAR(PG) (POWERGRID) AND FUTURE AT 765 KV KOTESHWAR(PG) (POWERGRID)	D	FOR AMP WORK	09/Feb/2022	08:00	09/Feb/2022	18:00		PLANNED	Requested	
212	RQ81106	OCC_191	cpcc3_sd	BAY	711 TIE BAY - 765 KV AGRA-FATEHPUR (PG) CKT-2 AND FUTURE AT AGRA(PG)	D	AMP Works	08/Feb/2022	10:00	08/Feb/2022	18:00		PLANNED	Requested	
213	RQ81043	OCC_191	cpcc3_sd	BAY	712 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT VARANASI(PG)	D	AMP Works	08/Feb/2022	10:00	08/Feb/2022	18:00		PLANNED	Requested	
214	RQ81049	OCC_191	cpcc3_sd	BAY	705 TIE BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV BALIA(PG) AND 765KV BALIALUCKNOW_2 (PG) CKT-1	D	AMP Works	07/Feb/2022	10:00	07/Feb/2022	18:00		PLANNED	Requested	
215	RQ81021	OCC_191	cpcc3_sd	BAY	709 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT BAREILLY_2(PG) (POWERGRID)	D	AMP Works	07/Feb/2022	10:00	07/Feb/2022	18:00		PLANNED	Requested	
216	RQ81105	OCC_191	cpcc3_sd	BAY	710 MAIN BAY - 765 KV AGRA-FATEHPUR (PG) CKT-2 AND 765KV BUS 1 AT AGRA(PG)	D	AMP Works	07/Feb/2022	10:00	07/Feb/2022	18:00		PLANNED	Requested	
217	RQ80731	OCC_191	cpcc1_sd	BAY	705 TIE BAY - 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2 AND 765/400 KV 1500 MVA ICT 1 AT CHITTORGARH(PG)	D	FOR AMP WORK	07/Feb/2022	08:00	09/Feb/2022	18:00		PLANNED	Requested	
218	RQ80738	OCC_191	cpcc1_sd	BAY	718 MAIN BAY - 765/400KV 1500 MVA ICT 4 AT JHATIKARA(PG)	D	FOR AMP WORK	07/Feb/2022	08:00	08/Feb/2022	18:00		PLANNED	Requested	
219	RQ80729	OCC_191	cpcc1_sd	BAY	712 MAIN BAY - 765 KV AIMER-CHITTORGARH (PG) CKT-2 AND 765KV BUS 1 AT AIMER(PG)	D	FOR AMP WORK	06/Feb/2022	08:00	06/Feb/2022	18:00		PLANNED	Requested	
220	RQ81109	OCC_191	cpcc3_sd	BAY	707 MAIN BAY - 765 KV BAREILLY_2-LUCKNOW_2 (PG) CKT-1 AND 765 KV BAREILLY_2(PG) - BUS 1 AT BAREILLY_2(PG)	D	AMP Works	05/Feb/2022	10:00	05/Feb/2022	18:00		PLANNED	Requested	
221	RQ80810	OCC_191	cpcc2_sd	BAY	701 MAIN BAY - 765 KV BIKANER-MOGA (PG) CKT-1 (POWERGRID) AT MOGA	D	AMP of bay equipments	03/Feb/2022	09:00	03/Feb/2022	17:30	Kindly approve	PLANNED	Requested	
222	RQ80735	OCC_191	cpcc1_sd	BAY	705 TIE BAY - 765/400 KV 800 MVA ICT 2 AT KOTESHWAR(PG) (POWERGRID) AND 765 KV KOTESHWAR-MEERUT (PG) CKT-2 AT 765 KV KOTESHWAR(PG) (POWERGRID)	D	FOR AMP WORK	03/Feb/2022	08:00	03/Feb/2022	18:00		PLANNED	Requested	

223	RQ80808	OCC_191	cpcc2_sd	BAY	701 MAIN BAY - 765 KV BIKANER-MOGA (PG) CKT-1 (POWERGRID) AT MOGA	D	AMP of bay equipments	02/Feb/2022	09:00	02/Feb/2022	17:30	Kindly approve	PLANNED	Requested	
224	RQ80730	OCC_191	cpcc1_sd	BAY	708 TIE BAY - 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1 AND 765/400 KV 1500 MVA ICT 2 AT CHITTORGARH(PG)	D	FOR AMP WORK	02/Feb/2022	08:00	04/Feb/2022	18:00		PLANNED	Requested	
225	RQ80734	OCC_191	cpcc1_sd	BAY	702 TIE BAY - 765/400 KV 800 MVA ICT 1 AT KOTESHWAR(PG) (POWERGRID) AND 240 MVAR BUS REACTOR NO 1 AT 765 KV KOTESHWAR(PG) AT 765 KV KOTESHWAR(PG) (POWERGRID)	D	FOR AMP WORK	02/Feb/2022	08:00	02/Feb/2022	18:00		PLANNED	Requested	
226	RQ80813	OCC_191	slcdrs_sd	BAY	70652T TIE BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-1 AND 765KV ANTA-PHAGI (RS) CKT-1 AT PHAGI(RS)	D	1. Measurements of operation timings of CB. 2. Measurement of Tan-delta of Current Transformers . 3. Tightness of clamps & conenctors	25/Feb/2022	08:00	25/Feb/2022	18:00		PLANNED	Requested	
227	RQ80817	OCC_191	stuup_sd	BAY	711 TIE BAY - 765KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-1 AND 765KV/400KV AGRA FATEHBAD(UP)-ICT-1 AT AGRA FATEHBAD(UP)	C	Ms SIEMES has issued one technical advisory on minor defect In 800 kv CB's and Guide Valve replacement is to be done as these Breaker are installed in 711Bay at 765 kv s/s UPPTCL Fatehabad Agra UP.	15/Feb/2022	09:00	18/Feb/2022	18:00		PLANNED	Requested	
228	RQ80643	OCC_191	stuup_sd	BAY	710 MAIN BAY - 765KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-1 AT AGRA FATEHBAD(UP)	C	Ms SIEMES has issued one technical advisory on minor defect In 800 kv CB's and Guide Valve replacement is to be done as these Breaker are installed in 710Bay at 765 kv s/s UPPTCL Fatehabad Agra UP.	11/Feb/2022	09:00	14/Feb/2022	18:00		PLANNED	Requested	
229	RQ80653	OCC_191	stuup_sd	BAY	710 MAIN BAY - 765 KV GR.NOIDA_2(UPC)-MAINPURI (UP) CKT-1 AT MAINPURI(UP)	D	Circuit Breaker maintenance , testing	07/Feb/2022	09:00	08/Feb/2022	18:00	It is conditionally approved in OCC 190, But not given so again applied with concern of SLDC.	PLANNED	Requested	
230	RQ80816	OCC_191	stuup_sd	BAY	708 TIE BAY - 765KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-2 AND 765KV/400KV AGRA FATEHBAD(UP)-ICT-2 AT AGRA FATEHBAD(UP)	C	Ms SIEMES has issued one technical advisory on minor defect In 800 kv CB's and Guide Valve replacement is to be done as these Breaker are installed in 708Bay at 765 kv s/s UPPTCL Fatehabad Agra UP.	05/Feb/2022	09:00	08/Feb/2022	18:00		PLANNED	Requested	
231	RQ80642	OCC_191	stuup_sd	BAY	707 MAIN BAY - 765KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-2 AT AGRA FATEHBAD(UP)	C	Ms SIEMES has issued one technical advisory on minor defect In 800 kv CB's and Guide Valve replacement is to be done as these Breaker are installed in 707Bay at 765 kv s/s UPPTCL Fatehabad Agra UP.	01/Feb/2022	09:00	04/Feb/2022	18:00		PLANNED	Requested	
232	RQ80805	OCC_191	slcdrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT PHAGI(RS)	D	1. Testing and maintenance of Transformers. 2. Tightening of clamps and connectors	17/Feb/2022	08:00	18/Feb/2022	18:00		PLANNED	Requested	
233	RQ80806	OCC_191	slcdrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT ANTA(RS)	D	lind HALF YEARLY MAINTENANCE	03/Feb/2022	08:00	03/Feb/2022	18:00		PLANNED	Requested	
234	RQ80703	OCC_191	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG)	D	For Punch points(maintenance work).	10/Feb/2022	17:00	10/Feb/2022	23:00		PLANNED	Requested	
235	RQ80698	OCC_191	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BIKANER(PG)	D	FOR AMP WORK	05/Feb/2022	10:00	05/Feb/2022	17:00		PLANNED	Requested	
236	RQ80704	OCC_191	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_III(PG)	D	For Punch points(maintenance work).	04/Feb/2022	17:00	04/Feb/2022	23:00		PLANNED	Requested	
237	RQ80701	OCC_191	cpcc1_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 3 AT BHIWANI(PG)	D	For Fine Tuning of HV/IV CSD Relay	04/Feb/2022	10:00	04/Feb/2022	17:00		PLANNED	Requested	
238	RQ81069	OCC_191	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KANPUR_GIS(PG)	D	To facilitate S/D of 400kv side Auxiliary Bus of ICT for commissioning of 400KV ICT 3 (Future) GIS Bay.	04/Feb/2022	10:00	04/Feb/2022	18:00		PLANNED	Requested	
239	RQ80697	OCC_191	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BIKANER(PG)	D	FOR AMP WORK	04/Feb/2022	10:00	04/Feb/2022	17:00		PLANNED	Requested	
240	RQ81039	OCC_191	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT LUCKNOW_2(PG)	D	AMP Works	04/Feb/2022	10:00	04/Feb/2022	18:00		PLANNED	Requested	
241	RQ80705	OCC_191	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG)	D	For Punch points(maintenance work).	03/Feb/2022	17:00	03/Feb/2022	23:00		PLANNED	Requested	
242	RQ80700	OCC_191	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BIKANER(PG)	D	SPARE SWITCHING OF ICT UNIT	03/Feb/2022	10:00	03/Feb/2022	17:00	SPARE UNIT TO BE TAKEN OUT FROM ICT1-Y-PHASE	PLANNED	Requested	
243	RQ80699	OCC_191	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BIKANER(PG)	D	SPARE SWITCHING OF ICT UNIT	02/Feb/2022	10:00	02/Feb/2022	17:00	SPARE UNIT TO BE USED IN PLACE OF ICT-2 R PHASE	PLANNED	Requested	

244	RQ81018	OCC_191	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BAREILLY 2(PG)	D	AMP Works	01/Feb/2022	09:00	01/Feb/2022	18:00		PLANNED	Requested
245	RQ80702	OCC_191	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT IHATIKARA(PG)	D	FOR AMP WORK	01/Feb/2022	08:00	01/Feb/2022	18:00		PLANNED	Requested
246	RQ80641	OCC_191	stuup_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 3 AT UNNAO(UP)	D	"1.Attending of oil leakage in Y-Phase and B-Phase unit of 1000 MVA ICT-III by M/s TBEA 2-Testing of 765kV and 400kV equipments like CBs,CTs,CVTs,Isolators etc."	07/Feb/2022	09:00	09/Feb/2022	18:00	Power will be flow through ICT-1 & 2 hence there will be no power intrusion.	PLANNED	Requested
247	RQ80645	OCC_191	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BARA(UP)	C	For stringing work (3 Days-01.01.2022 to 03.01.2022) and Construction of Fire wall due to induction effect in switchyard, shutdown required for safety purpose	01/Feb/2022	08:00	28/Feb/2022	19:00		PLANNED	Requested
248	RQ81297	OCC_191	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH SCTPS(RVUN)-BIKANER(RS) (RS) CKT-1	D	Shutdown required for Annual maintenance of transmission Line.	28/Feb/2022	08:00	28/Feb/2022	18:00		PLANNED	Requested
249	RQ81298	OCC_191	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH SCTPS(RVUN)-BIKANER(RS) (RS) CKT-2	D	Auto Reclosure to be kept OFF (Disable) for safety purpose during shutdown of 400 kv SSCTPS-Bikaner (ATRL) CKT-1.	28/Feb/2022	08:00	28/Feb/2022	18:00		PLANNED	Requested
250	RQ81308	OCC_191	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HINDAUN(RS)-CHHABRA(RVUN) (RS) CKT-1	D	Half yearly Maintance & testing work	28/Feb/2022	08:00	28/Feb/2022	18:00		PLANNED	Requested
251	RQ81314	OCC_191	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-RAMGARH (RS) CKT-2	D	Quarterly Maintenance	25/Feb/2022	08:00	25/Feb/2022	18:00		PLANNED	Requested
252	RQ81313	OCC_191	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-RAMGARH (RS) CKT-1	D	Quarterly Maintenance	24/Feb/2022	08:00	24/Feb/2022	18:00		PLANNED	Requested
253	RQ81296	OCC_191	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-DEEDWANA(MTS) (RS) CKT-1	D	Shutdown required for Annual maintenance of transmission Line.	21/Feb/2022	08:00	21/Feb/2022	18:00		PLANNED	Requested
254	RQ81316	OCC_191	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-1	D	Quarterly Maintenance work at 400KV GSS Bhadla alongwith 50 MVAR line reactor at bhadla	18/Feb/2022	16:00	18/Feb/2022	22:00		PLANNED	Requested
255	RQ81301	OCC_191	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHILWARA-CHITTORGARH (RS) CKT-1	D	FOR MAINTAINCE WORK and Testing work	18/Feb/2022	08:00	18/Feb/2022	18:00		PLANNED	Requested
256	RQ81325	OCC_191	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-KANKANI (RS) CKT-1	D	Preventive Maintenance work and Testing of Bay & Line Equipments	17/Feb/2022	08:00	18/Feb/2022	18:00		PLANNED	Requested
257	RQ81334	OCC_191	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-2	D	Preventive Maintenance work and Testing of Bay & Line Equipments	14/Feb/2022	08:00	15/Feb/2022	18:00		PLANNED	Requested
258	RQ80797	OCC_191	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-KALISINDH (RS) CKT-1	D	lind HALF YEARLY MAINTENANCE	11/Feb/2022	08:00	11/Feb/2022	18:00		PLANNED	Requested
259	RQ81327	OCC_191	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-KANKANI (RS) CKT-1	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS at Both END	10/Feb/2022	08:00	11/Feb/2022	18:00		PLANNED	Requested
260	RQ81312	OCC_191	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-JODHPUR (RS) CKT-1	D	Quarterly Maintenance	10/Feb/2022	08:00	10/Feb/2022	18:00		PLANNED	Requested
261	RQ81305	OCC_191	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-AJMER (RS) CKT-2	D	Half Yearly maintenance work of associated equipments of 400 KV Ajmer-Phagi CKT-II Line & Bay (410) & TIE bay 400 KV Ajmer-Phagi CKT-II (411)	10/Feb/2022	08:00	10/Feb/2022	18:00		PLANNED	Requested
262	RQ81293	OCC_191	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-JAISALMER (RS) CKT-1	D	Quarterly Maintenance	08/Feb/2022	08:00	08/Feb/2022	18:00		PLANNED	Requested
263	RQ81304	OCC_191	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-AJMER (RS) CKT-1	D	Half Yearly maintenance work of associated equipments of 400 KV Ajmer-Phagi CKT-I Line & Bay (407) & TIE bay 400 KV Ajmer-Phagi CKT-I (408)	08/Feb/2022	08:00	08/Feb/2022	18:00		PLANNED	Requested
264	RQ81320	OCC_191	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HEERAPURA-HINDAUN (RS) CKT-1	D	Half yearly Maintance & testing work	08/Feb/2022	08:00	08/Feb/2022	18:00		PLANNED	Requested
265	RQ81317	OCC_191	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-MERTA (RS) CKT-1	D	Routine Maintenance at both end alongwith 50MVAR line reactor at Merta	07/Feb/2022	08:00	07/Feb/2022	18:00		PLANNED	Requested
266	RQ81333	OCC_191	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-1	D	Preventive Maintenance work and Testing of Bay & Line Equipments	07/Feb/2022	08:00	08/Feb/2022	18:00		PLANNED	Requested
267	RQ81326	OCC_191	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-MERTA (RS) CKT-1	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	05/Feb/2022	18:00	05/Feb/2022	22:00		PLANNED	Requested
268	RQ81331	OCC_191	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-HEERAPURA (RS) CKT-1	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	04/Feb/2022	08:00	04/Feb/2022	18:00		PLANNED	Requested
269	RQ80798	OCC_191	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-KALISINDH (RS) CKT-2	D	lind HALF YEARLY MAINTENANCE	04/Feb/2022	08:00	04/Feb/2022	18:00		PLANNED	Requested
270	RQ81324	OCC_191	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKANI-JAISALMER (RS) CKT-2	D	Preventive Maintenance work and Testing of Bay & Line Equipments	04/Feb/2022	08:00	05/Feb/2022	18:00		PLANNED	Requested
271	RQ81167	OCC_191	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-SIKAR(PG) (RS) CKT-2	D	For Charging of Line Reactor AMP Work	02/Feb/2022	17:30	02/Feb/2022	18:30		PLANNED	Requested
272	RQ81164	OCC_191	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-SIKAR(PG) (RS) CKT-2	D	For S/D of Line Reactor AMP Work	02/Feb/2022	09:00	02/Feb/2022	10:00		PLANNED	Requested
273	RQ81166	OCC_191	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-SIKAR(PG) (RS) CKT-1	D	For Charging of Line Reactor AMP Work	01/Feb/2022	17:30	01/Feb/2022	18:30		PLANNED	Requested

274	RQ81163	OCC_191	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-SIKAR(PG) (RS) CKT-1	D	For S/D of Line Reactor AMP Work	01/feb/2022	09:00	01/feb/2022	10:00		PLANNED	Requested
275	RQ81332	OCC_191	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-RATANGARH (RS) CKT-1	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	01/feb/2022	08:00	01/feb/2022	18:00		PLANNED	Requested
276	RQ81328	OCC_191	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-KANKANI (RS) CKT-1	D	Preventive Maintenance work and Testing of Bay & Line Equipments	01/feb/2022	08:00	02/feb/2022	18:00		PLANNED	Requested
277	RQ81300	OCC_191	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2	D	Quarterly Maintenance work at 400KV GSS Bhadla	26/feb/2022	16:00	26/feb/2022	22:00		PLANNED	Requested
278	RQ81091	OCC_191	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-2	D	For replacement of defective M/s BHEL make insulator string of Gantry tower from CLRI	26/feb/2022	09:00	26/feb/2022	18:00		PLANNED	Requested
279	RQ81502	OCC_191	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-2	C	For diversion work of line due to infringement in construction of Delhi-Gurugram-SNB Regional Rapid Transit System (RRTS) corridor of M/s NCRTC	26/feb/2022	08:00	13/mar/2022	18:00		PLANNED	Requested
280	RQ81501	OCC_191	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-1	C	For diversion work of line due to infringement in construction of Delhi-Gurugram-SNB Regional Rapid Transit System (RRTS) corridor of M/s NCRTC	26/feb/2022	08:00	13/mar/2022	18:00		PLANNED	Requested
281	RQ81230	OCC_191	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-KASHIPUR(UK) (PG) CKT-1	D	AMP OF LINE EQUIPMENT OF POWERGRID OWNED BAYS AT PTCUL KASHIPUR	25/feb/2022	09:00	25/feb/2022	18:00		PLANNED	Requested
282	RQ81551	OCC_191	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR-KURUKSHETRA (PG) CKT-2	D	For AMP works with non-auto reclose mode on 400KV Abdullapur-Kurukshetra ckt-1 during shut down period.	25/feb/2022	09:00	25/feb/2022	18:00	Kindly approve	PLANNED	Requested
283	RQ81220	OCC_191	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-KOTA (PG) CKT-1	D	Jumper Anchoring work at LOC No. 476	25/feb/2022	09:00	25/feb/2022	18:00	A/R of 400 KV RAPP D-Jaipur South Line	PLANNED	Requested
284	RQ81221	OCC_191	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-KOTA (PG) CKT-1	D	Jumper Anchoring work at LOC No. 476	25/feb/2022	08:00	25/feb/2022	18:00	A/R of 400 KV RAPP D-Jaipur South Line	PLANNED	Requested
285	RQ81299	OCC_191	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1	D	Quarterly Maintenance work at 400KV GSS Bhadla	24/feb/2022	16:00	24/feb/2022	22:00		PLANNED	Requested
286	RQ80775	OCC_191	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGARH(PG)-KABULPUR(HV) (PG) CKT-1	D	Oil leakage from R-ph of line CVT	24/feb/2022	10:00	24/feb/2022	16:00		PLANNED	Requested
287	RQ81068	OCC_191	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	D	AMP work	24/feb/2022	09:00	24/feb/2022	17:00		PLANNED	Requested
288	RQ81090	OCC_191	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-1	D	For replacement of defective M/s BHEL make insulator string of Gantry tower from CLRI	24/feb/2022	09:00	24/feb/2022	18:00		PLANNED	Requested
289	RQ81550	OCC_191	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR-KURUKSHETRA (PG) CKT-1	D	For AMP works with non-auto reclose mode on 400KV Abdullapur-Kurukshetra ckt-2 during shut down period.	24/feb/2022	09:00	24/feb/2022	18:00	Kindly approve	PLANNED	Requested
290	RQ81074	OCC_191	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-PANKI(UP) (PG) CKT-2	C	For retrofitment of 89A isolator at Panki end under Add -Cap	24/feb/2022	08:00	26/feb/2022	18:00		PLANNED	Requested
291	RQ81228	OCC_191	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-1	D	AMP OF LINE EQUIPMENT OF POWERGRID OWNED BAYS AT PTCUL KASHIPUR	24/feb/2022	08:00	24/feb/2022	18:00		PLANNED	Requested
292	RQ81010	OCC_191	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1	D	For Transfer bus Pantograph isolator retrofitment work at Lucknow(UP)(SD of Transfer bus shall also be required along with line for facilitating isolator retrofit work.)	23/feb/2022	10:00	25/feb/2022	18:00		PLANNED	Requested
293	RQ81571	OCC_191	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-CHAMBA(PG) (PG) CKT-1	D	For Interconnection of Bus Bar for construction of new 400KV 125MVAR Bus Reactor bay(408) & 02 No Line bays. 400KV Lahal 1 Bay (409) & 400KV Lahal 2 Bay(410).	23/feb/2022	10:00	26/feb/2022	18:00	Kindly approve	PLANNED	Requested
294	RQ81231	OCC_191	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-KASHIPUR(UK) (PG) CKT-2	D	AMP OF LINE EQUIPMENT OF POWERGRID OWNED BAYS AT PTCUL KASHIPUR	23/feb/2022	09:00	23/feb/2022	18:00		PLANNED	Requested
295	RQ81089	OCC_191	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-2	D	For replacement of defective M/s BHEL make insulator string of Gantry tower from CLRI	22/feb/2022	09:00	22/feb/2022	18:00		PLANNED	Requested
296	RQ81229	OCC_191	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-2	D	AMP OF LINE EQUIPMENT OF POWERGRID OWNED BAYS AT PTCUL KASHIPUR	22/feb/2022	08:00	22/feb/2022	18:00		PLANNED	Requested
297	RQ81078	OCC_191	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-1	C	Transmission Line Diversion work due to construction of Outer Ring Road by NHAI	22/feb/2022	08:00	03/mar/2022	18:00		PLANNED	Requested
298	RQ81072	OCC_191	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1	D	Checking of R and Y ph Reactor current for connection as compensating current with main-2 protection	21/feb/2022	09:00	21/feb/2022	13:00		PLANNED	Requested
299	RQ81200	OCC_191	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-2	C	Stringing of 400 kv D/C Mahendragarh-Bhiwani TL at Loc.34/0-35/0	21/feb/2022	08:00	22/feb/2022	18:00		PLANNED	Requested

300	RQ81201	OCC_191	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-3	C	Stringing of 400 kv D/C Mahendragarh-Bhiwani TL at Loc.34/0-35/0	21/Feb/2022	08:00	22/Feb/2022	18:00		PLANNED	Requested
301	RQ81085	OCC_191	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-AGRA (PG) CKT-1	D	Insulator replacement work with Polymer	20/Feb/2022	08:00	20/Feb/2022	18:00		PLANNED	Requested
302	RQ81174	OCC_191	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-KANKROLI(PG) (PG) CKT-1	D	For AMP of Terminal equipment at SEB (RRVPNL) end & Line maintenance works	19/Feb/2022	08:00	19/Feb/2022	18:00	Auto recloses to be kept non auto mode of RAPP-CHITTORGARH LINE & RAPP- KANKROLI LINE & RRVPNL - (CHITTORGARH) - KANKROLI LINE (PG)	PLANNED	Requested
303	RQ81084	OCC_191	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-2	D	Insulator replacement work with Polymer	19/Feb/2022	08:00	19/Feb/2022	18:00		PLANNED	Requested
304	RQ81570	OCC_191	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-CHAMBHA(PG) (PG) CKT-1	C	For Interconnection of Bus Bar for construction of new 400KV 125MVAR Bus Reactor bay(408) & 02 No Line bays. 400KV Lahal 1 Bay (409) & 400KV Lahal 2 Bay(410).	18/Feb/2022	09:00	21/Feb/2022	18:00	Kindly approve	PLANNED	Requested
305	RQ81330	OCC_191	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	18/Feb/2022	08:00	18/Feb/2022	18:00		PLANNED	Requested
306	RQ81175	OCC_191	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1	D	For AMP of Terminal equipment at SEB (RRVPNL) end & Line maintenance works	18/Feb/2022	08:00	18/Feb/2022	18:00	Auto recloses to be kept non auto mode at both end of following line i) RAPP-CHITTORGARH LINE , ii) RAPP- KANKROLI LINE , iii) RRVPNL - (CHITTORGARH) - KANKROLI LINE	PLANNED	Requested
307	RQ81083	OCC_191	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-1	D	Insulator replacement work with Polymer	18/Feb/2022	08:00	18/Feb/2022	18:00		PLANNED	Requested
308	RQ81173	OCC_191	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1	D	For AMP of Terminal equipment at SEB (RRVPNL) end & Line maintenance works	18/Feb/2022	08:00	18/Feb/2022	18:00		PLANNED	Requested
309	RQ81088	OCC_191	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-1	D	For replacement of defective M/s BHEL make insulator string of Gantry tower from CLRI	17/Feb/2022	09:00	17/Feb/2022	18:00		PLANNED	Requested
310	RQ81073	OCC_191	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-2	D	For changing the orientation of LA of line reactor (non-switchable) at Kanpur end	17/Feb/2022	09:00	17/Feb/2022	17:00		PLANNED	Requested
311	RQ81511	OCC_191	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-NEEMRANA (PG) CKT-2	D	AMP Activities	17/Feb/2022	09:00	17/Feb/2022	18:00		PLANNED	Requested
312	RQ81329	OCC_191	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	17/Feb/2022	08:00	17/Feb/2022	18:00		PLANNED	Requested
313	RQ81082	OCC_191	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2	D	Insulator replacement work with Polymer	17/Feb/2022	08:00	17/Feb/2022	18:00		PLANNED	Requested
314	RQ81683	OCC_191	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-FATEHABAD (PG) CKT-1	D	For correction of Isolator orientation to prevent phase-to-phase flashover.	16/Feb/2022	08:00	16/Feb/2022	18:00	Kindly approve	PLANNED	Requested
315	RQ81081	OCC_191	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1	D	Insulator replacement work with Polymer	16/Feb/2022	08:00	16/Feb/2022	18:00		PLANNED	Requested
316	RQ81659	OCC_191	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1	D	SD Required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Nonn-auto mode is required on 400kv Amritsar-Jalandhar ckt-2, 400kv Jalandhar-Hamirpur ckt-1 & 400kv Hamirpur-Parbati Pooling Banala ckt-1.	16/Feb/2022	07:00	28/Feb/2022	18:00	Kindly approve.	PLANNED	Requested
317	RQ81161	OCC_191	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGTB(DTL)-BAHADURGARH(PG) (PG) CKT-1	C	Diversion/Relocation of Tower at Tower Location 55 BBTL	15/Feb/2022	09:00	24/Feb/2022	18:00		PLANNED	Requested
318	RQ81232	OCC_191	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1	D	For AMP of Line .	15/Feb/2022	09:00	16/Feb/2022	18:00	Non Auto mode of other ckt	PLANNED	Requested
319	RQ81510	OCC_191	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-NEEMRANA (PG) CKT-1	D	AMP Activities	15/Feb/2022	09:00	15/Feb/2022	18:00		PLANNED	Requested
320	RQ81162	OCC_191	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGTB(DTL)-BHIWANI(PG) (PG) CKT-1	C	Diversion/Relocation of Tower at Tower Location 55 BBTL	15/Feb/2022	09:00	24/Feb/2022	18:00		PLANNED	Requested
321	RQ81202	OCC_191	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1	D	Stringing of 400 kv D/C Mahendragarh-Bhiwani TL at Loc.39/0-40/0	15/Feb/2022	08:00	15/Feb/2022	18:00		PLANNED	Requested
322	RQ81056	OCC_191	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-1	D	A/R into non auto mode for Live Line OPGW Work	15/Feb/2022	08:00	28/Feb/2022	18:00		PLANNED	Requested
323	RQ81057	OCC_191	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1	D	A/R into non auto mode for Live Line OPGW Work	15/Feb/2022	08:00	28/Feb/2022	18:00		PLANNED	Requested
324	RQ81070	OCC_191	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-1	D	CT Oil sampling at Auraiya(NTPC) end	11/Feb/2022	09:00	11/Feb/2022	12:00		PLANNED	Requested
325	RQ81199	OCC_191	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-2	D	FOR AMP of line	11/Feb/2022	08:00	11/Feb/2022	18:00		PLANNED	Requested

326	RQ81548	OCC_191	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHRADUN-ABDULLAPUR (PG) CKT-1	D	For AMP works.	10/Feb/2022	09:00	10/Feb/2022	18:00	Kindly approve	PLANNED	Requested
327	RQ81059	OCC_191	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-1	D	For OPGW installation in river crossing, as there is earth wire joint in mid span (168-169 ; River crossing)	10/Feb/2022	09:00	10/Feb/2022	15:00		PLANNED	Requested
328	RQ81509	OCC_191	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-3	D	AMP Activities	10/Feb/2022	09:00	10/Feb/2022	18:00		PLANNED	Requested
329	RQ81319	OCC_191	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-2	D	Maintenance work of bay equipments , isolators and testing work of bay equipments.	10/Feb/2022	08:00	10/Feb/2022	18:00		PLANNED	Requested
330	RQ81044	OCC_191	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ANPARA(UP) (PG) CKT-1	D	AMP work and PLCC testing at Anpara(UP)	10/Feb/2022	08:00	10/Feb/2022	18:00		PLANNED	Requested
331	RQ81616	OCC_191	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1	D	Non-auto mode required for OPGW installation works under ULDC scheme.	10/Feb/2022	07:00	15/Feb/2022	18:00	Kindly approve.	PLANNED	Requested
332	RQ81142	OCC_191	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1	D	3 hour shutdown for SAS work	09/Feb/2022	15:00	09/Feb/2022	18:00		PLANNED	Requested
333	RQ81141	OCC_191	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-3	D	4 hour shutdown for SAS work	09/Feb/2022	08:00	09/Feb/2022	12:00		PLANNED	Requested
334	RQ81061	OCC_191	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-LUCKNOW_2 (PG) CKT-2	D	AMP work	08/Feb/2022	09:00	08/Feb/2022	18:00		PLANNED	Requested
335	RQ81045	OCC_191	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-RIHAND(NT) (PG) CKT-1	D	AMP work at Rihand(NTPC)	08/Feb/2022	08:00	08/Feb/2022	18:00		PLANNED	Requested
336	RQ81058	OCC_191	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-1	D	A/R into non auto mode for Live Line OPGW Work	08/Feb/2022	08:00	25/Feb/2022	18:00		PLANNED	Requested
337	RQ81144	OCC_191	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-RIHAND(NT) (PG) CKT-2	D	3 hour shutdown for SAS work	07/Feb/2022	15:00	07/Feb/2022	18:00		PLANNED	Requested
338	RQ81008	OCC_191	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHAGARH(PG)-NAWADA(HV) (PG) CKT-1	D	For gen mtc for TIE-2, and line bay	07/Feb/2022	10:00	07/Feb/2022	18:00		PLANNED	Requested
339	RQ81508	OCC_191	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-2	D	AMP Activities	07/Feb/2022	09:00	07/Feb/2022	18:00		PLANNED	Requested
340	RQ81143	OCC_191	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-RIHAND(NT) (PG) CKT-1	D	4 hour shutdown for SAS work	07/Feb/2022	08:00	07/Feb/2022	12:00		PLANNED	Requested
341	RQ80564	OCC_191	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH(UP)-VARANASI(PG) (PG) CKT-1	D	OVERHEAD CROSSING OF UNDERCONSTRUCTION 400 KV DC TWIN MOOSE VARANASI (PGCL)-JAUNPUR LINE BETWEEN LOCATION NO 06 & 07	05/Feb/2022	09:00	06/Feb/2022	17:00		PLANNED	Requested
342	RQ80565	OCC_191	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH(UP)-VARANASI(PG) (PG) CKT-2	D	OVERHEAD CROSSING OF UNDERCONSTRUCTION 400 KV DC TWIN MOOSE VARANASI (PGCL)-JAUNPUR LINE BETWEEN LOCATION NO 06 & 07	05/Feb/2022	09:00	06/Feb/2022	17:00		PLANNED	Requested
343	RQ81503	OCC_191	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-1	D	For upgradation of Isolators form 2000A to 3000A required for Bus Splitting scheme under 5S34 Pkg	05/Feb/2022	09:00	06/Feb/2022	18:00		PLANNED	Requested
344	RQ81179	OCC_191	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-2	C	For NHAI Diversion Work	05/Feb/2022	08:00	14/Feb/2022	18:00		PLANNED	Requested
345	RQ81178	OCC_191	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-1	C	For NHAI Diversion Work	05/Feb/2022	08:00	14/Feb/2022	18:00		PLANNED	Requested
346	RQ81573	OCC_191	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-2	D	For crossing of GIS Duct of new reactor bay over existing GIS ducts as SF6 to air bushing is very near to working area and due to space constains at site,shutdown of bay requires	04/Feb/2022	09:00	06/Feb/2022	18:00	Kindly approve	PLANNED	Requested
347	RQ81505	OCC_191	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-3	C	Shiting of LA to new location for Bypass arrangement of 400kV Mgrh-Bwn D/C & Hisar-Bwn D/C line at Bhiwani under 5S34	03/Feb/2022	09:00	04/Feb/2022	18:00		PLANNED	Requested
348	RQ81507	OCC_191	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHAGARH-MAHARANIBAGH (PG) CKT-1	D	AMP Purpose	03/Feb/2022	09:00	03/Feb/2022	18:00		PLANNED	Requested
349	RQ81223	OCC_191	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-KAITHAL (PG) CKT-2	C	For restoration of 400 kV Main Bus-1	02/Feb/2022	09:00	04/Feb/2022	20:00		PLANNED	Requested
350	RQ81225	OCC_191	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-DEHRADUN (PG) CKT-1	C	For restoration of 400 kV Main Bus-1	02/Feb/2022	09:00	04/Feb/2022	20:00		PLANNED	Requested
351	RQ81222	OCC_191	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-KAITHAL (PG) CKT-1	C	For restoration of 400 kV Main Bus-1	02/Feb/2022	09:00	04/Feb/2022	20:00		PLANNED	Requested
352	RQ81224	OCC_191	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-SAHARANPUR (PG) CKT-1	C	For restoration of 400 kV Main Bus-1	02/Feb/2022	09:00	04/Feb/2022	20:00		PLANNED	Requested
353	RQ81504	OCC_191	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-2	C	Shiting of LA to new location for Bypass arrangement of 400kV Mgrh-Bwn D/C & Hisar-Bwn D/C line at Bhiwani under 5S34	01/Feb/2022	09:00	02/Feb/2022	18:00		PLANNED	Requested

354	RQ81572	OCC_191	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBHA-JALANDHAR (PG) CKT-1	D	For crossing of GIS Duct of new reactor bay over existing GIS ducts as SF6 to air bushing is very near to working area and due to space constains at site,shutdown of bay requires	01/Feb/2022	09:00	03/Feb/2022	18:00	Kindly approve	PLANNED	Requested	
355	RQ81676	OCC_191	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBHA-JALANDHAR (PG) CKT-2	D	Non-auto mode required for OPGW installation works under ULDC scheme.	01/Feb/2022	08:00	28/Feb/2022	18:00	Kindly approve.	PLANNED	Requested	
356	RQ81071	OCC_191	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-KANPUR (PG) CKT-1	C	For commissioning of Series line reactor at Kanpur 400kV end	01/Feb/2022	08:00	28/Feb/2022	18:00		PLANNED	Requested	
357	RQ81344	OCC_191	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-2	D	Auto Reclose off is required for OPGW laying (completed 110 out of 116 Kms) under reliable communication replacement project.	01/Feb/2022	08:00	28/Feb/2022	18:00		PLANNED	Requested	
358	RQ81343	OCC_191	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MURADNAGAR_2(U P) (PG) CKT-1	D	OPGW laying shall be started in this line under Reliable Communication package (Auto Reclose off) - 40 Kms	01/Feb/2022	08:00	28/Feb/2022	18:00		PLANNED	Requested	
359	RQ81349	OCC_191	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH(PG)-NAWADA(HV) (PG) CKT-1	D	Auto Reclose off is required for rectification, if required under Reliable communication replacement project.	01/Feb/2022	08:00	28/Feb/2022	18:00		PLANNED	Requested	
360	RQ81339	OCC_191	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-KOTA (PG) CKT-1	D	Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE stringing works (185 out of 186 completed - only 3 span balance) under Reliable Communication package (Auto Reclose off)	01/Feb/2022	08:00	28/Feb/2022	18:00		PLANNED	Requested	
361	RQ81338	OCC_191	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-1	D	"Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE stringing works (39 out of 55Kms completed) under Reliable Communication package (Auto Reclose off) Towers (MCT) are common in forest Area"	01/Feb/2022	08:00	28/Feb/2022	18:00		PLANNED	Requested	
362	RQ81345	OCC_191	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MAHARANIBAGH(P G) (PG) CKT-1	D	Auto Reclose off is required for replacement of OPGW from Dadri gantry to Maharanibagh LULO point under reliable communication replacement project. (35 Kms)	01/Feb/2022	08:00	28/Feb/2022	18:00		PLANNED	Requested	
363	RQ81346	OCC_191	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-BHIWADI (PG) CKT-1	D	Auto Reclose off is required for rectification of Bassi - Bhiwadi under Reliable communication replacement project.	01/Feb/2022	08:00	28/Feb/2022	18:00		PLANNED	Requested	
364	RQ81347	OCC_191	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-HISSAR(PG) (PG) CKT-1	D	Auto Reclose off is required for OPGW laying (completed 35 out of 36 Kms) under reliable communication replacement project.	01/Feb/2022	08:00	28/Feb/2022	18:00		PLANNED	Requested	
365	RQ81340	OCC_191	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KOTA(PG) (PG) CKT-1	D	"Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE stringing works (39 out of 55Kms completed) under Reliable Communication package (Auto Reclose off) Towers (MCT) are common in forest Area"	01/Feb/2022	08:00	28/Feb/2022	18:00		PLANNED	Requested	
366	RQ81619	OCC_191	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-JALANDHAR (PG) CKT-2	D	Non-auto mode required for OPGW installation works under ULDC scheme.	01/Feb/2022	07:00	28/Feb/2022	18:00	Kindly approve.	PLANNED	Requested	
367	RQ81675	OCC_191	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBHA-JALANDHAR (PG) CKT-1	D	Non-auto mode required for OPGW installation works under ULDC scheme.	01/Feb/2022	07:00	28/Feb/2022	18:00	Kindly approve.	PLANNED	Requested	
368	RQ81621	OCC_191	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR-HAMIRPUR (PG) CKT-1	D	Non-auto mode required for OPGW installation works under ULDC scheme.	01/Feb/2022	07:00	28/Feb/2022	18:00	Kindly approve.	PLANNED	Requested	
369	RQ81658	OCC_191	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1	D	SD Required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Nonn-auto mode is required on 400kV Amritsar-Jalandhar ckt-2, 400kV Jalandhar-Hamirpur ckt-1 & 400kV Hamirpur-Parbati Pooling Banala ckt-1.	01/Feb/2022	07:00	09/Feb/2022	18:00	Kindly approve.	PLANNED	Requested	
370	RQ81623	OCC_191	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAMIRPUR-PARBATI POOLING BANALA (PG) CKT-1	D	Non-auto mode required for OPGW installation works under ULDC scheme.	01/Feb/2022	07:00	28/Feb/2022	18:00	Kindly approve.	PLANNED	Requested	
371	RQ80774	OCC_191	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-KABULPUR(HV) (HVPNL) CKT-2	D	For AMP work and the availability of power supply of line could not be affect and it would be charged through TIE CB	26/Feb/2022	09:00	26/Feb/2022	17:00		PLANNED	Requested	
372	RQ81002	OCC_191	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-1	D	For isolator jaw replacement work	25/Feb/2022	07:00	25/Feb/2022	19:00		PLANNED	Requested	
373	RQ80671	OCC_191	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-1	D	Gen mtc of line isolator and allied equipment	22/Feb/2022	09:00	22/Feb/2022	16:00		PLANNED	Requested	

374	RQ80777	OCC_191	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-KABULPUR(HV) (HVPNL) CKT-2	C	For over hauling of CB mechanism due to increasing closing time. The availability of power supply of line could not be affect and it would be charged through TIE CB (4TCB).	17/Feb/2022	09:00	19/Feb/2022	18:00		PLANNED	Requested
375	RQ80776	OCC_191	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-KABULPUR(HV) (HVPNL) CKT-1	C	For over hauling of CB mechanism due to increasing closing time. The availability of power supply of line could not be affect and it would be charged through TIE CB (3TCB).	14/Feb/2022	09:00	16/Feb/2022	18:00		PLANNED	Requested
376	RQ80957	OCC_191	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	D	For half yearly mtc of line	11/Feb/2022	10:00	11/Feb/2022	17:00		PLANNED	Requested
377	RQ80956	OCC_191	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	D	For half yearly mtc of line	10/Feb/2022	10:00	10/Feb/2022	17:00		PLANNED	Requested
378	RQ80954	OCC_191	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	D	For testing of master control unit (MCU), testing of Bus bar protection with Bus-2	08/Feb/2022	10:00	08/Feb/2022	11:30		PLANNED	Requested
379	RQ80673	OCC_191	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	D	To provide pilot disk on the line and repair the worn out conductor of line	08/Feb/2022	09:00	08/Feb/2022	18:00		PLANNED	Requested
380	RQ80948	OCC_191	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-2	D	For testing of Master control unit (MCU), testing of bus bar protection with bus-1	07/Feb/2022	14:00	07/Feb/2022	15:30		PLANNED	Requested
381	RQ80950	OCC_191	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	D	For testing of Master control unit (MCU), testing of bus bar protection with bus-1	07/Feb/2022	14:00	07/Feb/2022	15:30		PLANNED	Requested
382	RQ80951	OCC_191	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	D	For testing of Master control unit (MCU), testing of bus bar protection with bus-1	07/Feb/2022	12:00	07/Feb/2022	13:30		PLANNED	Requested
383	RQ80953	OCC_191	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-DAULATABAD(HV) (HV) CKT-2	D	For testing of Master control unit (MCU), testing of bus bar protection with bus-1	07/Feb/2022	12:00	07/Feb/2022	13:30		PLANNED	Requested
384	RQ80952	OCC_191	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-DAULATABAD(HV) (HV) CKT-1	D	For testing of Master control unit (MCU), testing of bus bar protection with bus-1	07/Feb/2022	10:00	07/Feb/2022	11:30		PLANNED	Requested
385	RQ80947	OCC_191	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-1	D	For testing of Master control unit (MCU), testing of bus bar protection with bus-1	07/Feb/2022	10:00	07/Feb/2022	11:30		PLANNED	Requested
386	RQ80672	OCC_191	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	D	To provide pilot disk on the line and repair the worn out conductor of line	03/Feb/2022	09:00	03/Feb/2022	18:00		PLANNED	Requested
387	RQ80992	OCC_191	slidcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-1	D	Tan Delta testing of Line CVT of Jhajjar Circuit 1 and Bay 415	25/Feb/2022	15:00	25/Feb/2022	16:00		PLANNED	Requested
388	RQ80990	OCC_191	slidcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-1	D	Replairing/ replacement of bus 1 clamps below jackbus of Jhajjar Circuit 1	19/Feb/2022	10:00	19/Feb/2022	17:00		PLANNED	Requested
389	RQ80991	OCC_191	slidcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-2	D	Maintenance of line isolators	04/Feb/2022	10:00	04/Feb/2022	17:00		PLANNED	Requested
390	RQ80965	OCC_191	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH-AZAMGARH (UP) CKT-1	C	For Installation and commissioning of two nos. line wave trap, Commissioning of One No. PLCC cabinet with protection coupler and General maintenance work	25/Feb/2022	10:00	26/Feb/2022	18:00		PLANNED	Requested
391	RQ80936	OCC_191	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-SULTANPUR(UP) (UP) CKT-1	D	For Routine bay maintenance	24/Feb/2022	10:00	24/Feb/2022	18:00		PLANNED	Requested
392	RQ80941	OCC_191	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-UNNAO (UP) CKT-1	D	shut down required for painting of high voltage insulation	24/Feb/2022	08:00	28/Feb/2022	17:00		PLANNED	Requested
393	RQ81027	OCC_191	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-AGRA FATEHBAD (UP) CKT-1	D	Jumper Change & tightening	22/Feb/2022	10:00	23/Feb/2022	17:00		PLANNED	Requested
394	RQ80939	OCC_191	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-MURADNAGAR_1 (UP) CKT-1	D	1. Jumper tighteing and misc. line maintenance work. 2. Replacement of disc insulator by polymer insulator at critical locations.	20/Feb/2022	10:00	22/Feb/2022	18:00	There will be no any supply interruption due to this shut down	PLANNED	Requested
395	RQ81054	OCC_191	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-AGRA SOUTH (UP) CKT-1	D	Routine maintenance of line and bay	19/Feb/2022	09:00	21/Feb/2022	17:00		PLANNED	Requested
396	RQ80982	OCC_191	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-1	D	1. Testing of Circuit Breakers, CTs, CVTs and Line Reactor Bushing at 400 KV S/5 Unnao. 2. preventive maintenance	19/Feb/2022	09:00	19/Feb/2022	17:00		PLANNED	Requested
397	RQ80964	OCC_191	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-AZAMGARH(UP) (UP) CKT-1	C	For configuration of additional feature in Distance protection Relay & testing of same, General Maintenance	18/Feb/2022	10:00	19/Feb/2022	18:00		PLANNED	Requested
398	RQ80958	OCC_191	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MURADNAGAR_2-MATHURA (UP) CKT-1	C	RRTS Corridor work of NCRTC under 400 KV Mathura(Manth)-Muradnagar Line between Tower no 497A(Monopole)-498B .	18/Feb/2022	07:00	28/Feb/2022	21:00	Sr DGM (Electrical),NCRTC , Ghaziabad requested for 18.02.2022 to 28.02.2022 Shutdown of 400 KV Mathura-Muradnagar Line for RRTS corridor work.	PLANNED	Requested

399	RQ80981	OCC_191	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO-LUCKNOW (UP) CKT-1	C	1. Diversion / Height raising work due to construction of outer ring road for NHAI. 2. Routine Protection Testing and Preventive Maintenance of Bay at 400 KV S/S Unnao.	17/Feb/2022	08:00	27/Feb/2022	17:00	Diversion / Height raising work due to construction of outer ring road for NHAI	PLANNED	Requested
400	RQ80946	OCC_191	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-MATHURA (UP) CKT-2	D	Jumper Change & tightening	15/Feb/2022	10:00	16/Feb/2022	17:00		PLANNED	Requested
401	RQ80942	OCC_191	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV REWA ROAD PANKI (UP) CKT-1	C	Shifting of panki-reewa road bay from Bay no. 406 to Bay no. 407 at 400 KV S/S Panki..	13/Feb/2022	08:00	17/Feb/2022	17:00		PLANNED	Requested
402	RQ80938	OCC_191	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA_2(UPC)-GR.NOIDA(UPC) (UP) CKT-2	D	For Tree trimming	12/Feb/2022	10:30	12/Feb/2022	17:30	There will be no any supply interruption due to this shut down . Load of sub station will be feed through 400KV (765KV S/S) Greater Noida to 400KV Sub station Greater Noida ckt-i , 400Kv Dadri Line and 400KV Nawada Line.	PLANNED	Requested
403	RQ80937	OCC_191	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA, B-SULTANPUR (UP) CKT-1	D	For Routine bay maintenance	10/Feb/2022	10:00	10/Feb/2022	18:00		PLANNED	Requested
404	RQ80569	OCC_191	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA SOUTH(UP)-FIROZABAD(PJFTL) (UP) CKT-1	D	1. AMP of 400kv Firozabad-Agra South Line . 2. Routine maintenance of line and bay.	08/Feb/2022	08:00	09/Feb/2022	18:00	Shutdown will be taken on Daily basis	PLANNED	Requested
405	RQ80567	OCC_191	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-ANPARA_D (UP) CKT-1	C	Testing of Line CT, Line CVT, LA, Bay CT and Circuit breaker (Main Bay- 404 and Tie bay-405)	07/Feb/2022	10:00	08/Feb/2022	17:00	Annual Testing of Line and Bay Equipments	PLANNED	Requested
406	RQ80940	OCC_191	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUZAFFARNAGAR-ATAUR (UP) CKT-1	D	Lopping chopping of trees ,jumper tightening & damaged conductor repair	07/Feb/2022	08:00	11/Feb/2022	17:00		PLANNED	Requested
407	RQ80963	OCC_191	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BANDA-REWA ROAD (UP) CKT-2	D	For work of Installation of Counters (for Tx & Rx) in PLCC Cabinets of 400 KV Banda-Rewaroad D/C lines	06/Feb/2022	08:00	07/Feb/2022	18:00	Above work will be done by M/S ZIV engineer	PLANNED	Requested
408	RQ80962	OCC_191	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BANDA-REWA ROAD (UP) CKT-1	D	For work of Installation of Counters (for Tx & Rx) in PLCC Cabinets of 400 KV Banda-Rewaroad D/C lines	04/Feb/2022	08:00	05/Feb/2022	18:00	Above work will be done by M/S ZIV engineer	PLANNED	Requested
409	RQ80983	OCC_191	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-2	C	1. for replacement of old defective circuit breaker with new spring charge . 2. Testing of Circuit Breakers, CTs, CVTs and Line Reactor Bushing at 400 KV S/S Unnao.	01/Feb/2022	10:00	20/Feb/2022	19:00	line will remain energised through transfer bus	PLANNED	Requested
410	RQ80570	OCC_191	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD(UP)-FIROZABAD(PJFTL) (UP) CKT-1	D	1. AMP of 400kv Firozabad-765kv Fatehabad Line. 2. Replacement of B Phase CVT at Fatehabad end.	01/Feb/2022	08:00	02/Feb/2022	18:00	Shutdown will be taken on Daily basis	PLANNED	Requested
411	RQ80943	OCC_191	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI-ALIGARH (UP) CKT-1	D	Bay tightening and Maintenance.	01/Feb/2022	08:00	02/Feb/2022	17:00		PLANNED	Requested
412	RQ81602	OCC_191	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-1	D	Non-auto mode required for OPGW installation works under ULDC scheme.	25/Feb/2022	07:00	28/Feb/2022	18:00	Kindly approve.	PLANNED	Requested
413	RQ81656	OCC_191	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASPA(IP)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-2	D	SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Non-auto mode is required on 400kv Baspa - Karcham Wangtoo ckt-1.	21/Feb/2022	07:00	28/Feb/2022	18:00	Kindly approve.	PLANNED	Requested
414	RQ81655	OCC_191	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-1	D	SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Non-auto mode is required on 400kv Karcham Wangtoo-Nathpajhakri ckt-2.	16/Feb/2022	07:00	24/Feb/2022	18:00	Kindly approve.	PLANNED	Requested
415	RQ81598	OCC_191	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-1	D	Non-auto mode required for OPGW installation works under ULDC scheme.	01/Feb/2022	07:00	15/Feb/2022	18:00	Kindly approve.	PLANNED	Requested
416	RQ81607	OCC_191	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASPA(IP)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-2	D	Non-auto mode required for OPGW installation works under ULDC scheme.	01/Feb/2022	07:00	20/Feb/2022	18:00	Kindly approve.	PLANNED	Requested
417	RQ81606	OCC_191	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASPA(IP)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-1	D	Non-auto mode required for OPGW installation works under ULDC scheme.	01/Feb/2022	07:00	28/Feb/2022	18:00	Kindly approve.	PLANNED	Requested
418	RQ81599	OCC_191	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-2	D	Non-auto mode required for OPGW installation works under ULDC scheme.	01/Feb/2022	07:00	28/Feb/2022	18:00	Kindly approve.	PLANNED	Requested
419	RQ81707	OCC_191	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_2(NH)-SAINI(HP) (PKTCL) CKT-1	D	Non-auto mode required for OPGW installation works under ULDC scheme.	25/Feb/2022	07:00	28/Feb/2022	18:00	Kindly approve	PLANNED	Requested
420	RQ81664	OCC_191	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-SAINI(HP) (PKTCL) CKT-1	D	SD required for removal of Aviation Globules for OPGW installation works under ULDC scheme.	25/Feb/2022	07:00	28/Feb/2022	18:00	Kindly approve.	PLANNED	Requested
421	RQ81708	OCC_191	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-SAINI(HP) (PKTCL) CKT-1	D	Non-auto mode required for OPGW installation works under ULDC scheme.	21/Feb/2022	07:00	24/Feb/2022	18:00	Kindly approve	PLANNED	Requested

422	RQ81661	OCC_191	cpcc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_2(NH)-SAINI(HP) (PKTCL) CKT-1	D	SD required for removal of Aviation Globules for OPGW installation works under ULDC scheme.	21/Feb/2022	07:00	24/Feb/2022	18:00	Kindly approve.	PLANNED	Requested
423	RQ81632	OCC_191	cpcc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-SAINI(HP) (PKTCL) CKT-1	D	Non-auto mode required for OPGW installation works under ULDC scheme.	01/Feb/2022	07:00	20/Feb/2022	18:00	Kindly approve.	PLANNED	Requested
424	RQ81631	OCC_191	cpcc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_2(NH)-SAINI(HP) (PKTCL) CKT-1	D	Non-auto mode required for OPGW installation works under ULDC scheme.	01/Feb/2022	07:00	20/Feb/2022	18:00	Kindly approve.	PLANNED	Requested
425	RQ81470	OCC_191	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANCHKULA(PG)-PANIPAT(BB) (PG) CKT-1	D	For change earthwire from TL No. 660-662	23/Feb/2022	08:00	25/Feb/2022	18:00		PLANNED	Requested
426	RQ81654	OCC_191	cpcc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV WANGTO_GIS(HP)-SORANG(GREENKO) (GREENKO) CKT-1	D	SD Required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Non-auto mode is required on 400KV Kala Amb-Wangtoo ckt-1.	23/Feb/2022	07:00	28/Feb/2022	18:00	Kindly approve.	PLANNED	Requested
427	RQ81595	OCC_191	cpcc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV WANGTO_GIS(HP)-SORANG(GREENKO) (GREENKO) CKT-1	D	Non-auto mode required for OPGW installation works under ULDC scheme.	16/Feb/2022	07:00	22/Feb/2022	18:00	Kindly approve.	PLANNED	Requested
428	RQ81653	OCC_191	cpcc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV WANGTO_GIS(HP)-SORANG(GREENKO) (GREENKO) CKT-1	D	SD Required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Non-auto mode is required on 400KV Kala Amb-Wangtoo ckt-1.	06/Feb/2022	07:00	15/Feb/2022	18:00	Kindly approve.	PLANNED	Requested
429	RQ81593	OCC_191	cpcc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV WANGTO_GIS(HP)-SORANG(GREENKO) (GREENKO) CKT-1	D	Non-auto mode required for OPGW installation works under ULDC scheme.	01/Feb/2022	07:00	05/Feb/2022	18:00	Kindly approve.	PLANNED	Requested
430	RQ81628	OCC_191	cpcc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	D	Non-auto mode required for OPGW installation works under ULDC scheme.	23/Feb/2022	07:00	28/Feb/2022	18:00	Kindly approve.	PLANNED	Requested
431	RQ81660	OCC_191	cpcc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	D	SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Non-auto mode is required on 400KV Nalagarh-Banala Ckt-l.	10/Feb/2022	07:00	22/Feb/2022	18:00	Kindly approve.	PLANNED	Requested
432	RQ81627	OCC_191	cpcc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	D	Non-auto mode required for OPGW installation works under ULDC scheme.	01/Feb/2022	07:00	09/Feb/2022	18:00	Kindly approve.	PLANNED	Requested
433	RQ81673	OCC_191	cpcc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	D	Non-auto mode required for OPGW installation works under ULDC scheme.	01/Feb/2022	07:00	28/Feb/2022	18:00	Kindly approve.	PLANNED	Requested
434	RQ81652	OCC_191	cpcc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KALA AMB(PKTL)-SORANG(GREENKO) (GREENKO) CKT-1	D	SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Non-auto mode is required on 400KV Kala Amb-Wangtoo ckt-1.	23/Feb/2022	07:00	28/Feb/2022	18:00	Kindly approve.	PLANNED	Requested
435	RQ81590	OCC_191	cpcc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KALA AMB(PKTL)-SORANG(GREENKO) (GREENKO) CKT-1	D	Non-auto mode required for OPGW installation works under ULDC scheme.	16/Feb/2022	07:00	22/Feb/2022	18:00	Kindly approve.	PLANNED	Requested
436	RQ81650	OCC_191	cpcc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KALA AMB(PKTL)-SORANG(GREENKO) (GREENKO) CKT-1	D	SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Non-auto mode is required on 400KV Kala Amb-Wangtoo ckt-1.	06/Feb/2022	08:00	15/Feb/2022	18:00	Kindly approve.	PLANNED	Requested
437	RQ81587	OCC_191	cpcc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KALA AMB(PKTL)-SORANG(GREENKO) (GREENKO) CKT-1	D	Non-auto mode required for OPGW installation works under ULDC scheme.	01/Feb/2022	07:00	05/Feb/2022	18:00	Kindly approve.	PLANNED	Requested
438	RQ81079	OCC_191	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-2	C	Transmission Line Diversion work due to construction of Outer Ring Road by NHAI	22/Feb/2022	08:00	03/Mar/2022	18:00		PLANNED	Requested
439	RQ81007	OCC_191	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA(UPC)-NAWADA(HV) (PG) CKT-1	D	For gen mtc for TIE-1, and line bay	21/Feb/2022	10:00	21/Feb/2022	16:00		PLANNED	Requested
440	RQ80572	OCC_191	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-GR.NOIDA(UPC) (PG) CKT-1	D	For general maintenance & routine testing work.	18/Feb/2022	10:30	18/Feb/2022	15:00		PLANNED	Requested
441	RQ80945	OCC_191	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(UP)-AGRA FATEHBAD(UP) (PG) CKT-2	D	Jumper Change & tightening	18/Feb/2022	10:00	18/Feb/2022	17:00		PLANNED	Requested
442	RQ80949	OCC_191	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)-AGRA FATEHBAD(UP) (PG) CKT-1	D	Jumper Change & tightening	17/Feb/2022	10:00	17/Feb/2022	17:00		PLANNED	Requested
443	RQ81006	OCC_191	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO(UP)-JEHTA_HARDOI ROAD (UP) (PG) CKT-2	D	AMP WORK	10/Feb/2022	08:00	10/Feb/2022	18:00		PLANNED	Requested

444	RQ81005	OCC_191	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO(UP)-JEHTA_HARDOI ROAD (UP) (PG) CKT-1	D	AMP work	08/Feb/2022	08:00	08/Feb/2022	18:00			PLANNED	Requested
445	RQ81077	OCC_191	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-LUCKNOW(UP) (PG) CKT-1	C	Transmission Line Diversion work due to construction of Outer Ring Road by NHAI	04/Feb/2022	08:00	13/Feb/2022	18:00			PLANNED	Requested
446	RQ81076	OCC_191	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SULTANPUR(UP)-LUCKNOW_1(PG) (PG) CKT-1	C	Transmission Line Diversion work due to construction of Outer Ring Road by NHAI	04/Feb/2022	08:00	13/Feb/2022	18:00			PLANNED	Requested
447	RQ80935	OCC_191	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-LUCKNOW(UP) (PG) CKT-1	C	Diversion / Height raising work due to construction of outer ring road for NHAI	02/Feb/2022	08:00	15/Feb/2022	17:30	Diversion / Height raising work due to construction of outer ring road for NHAI		PLANNED	Requested
448	RQ80934	OCC_191	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SULTANPUR(UP)-LUCKNOW_1(PG) (PG) CKT-1	D	For Routine bay maintenance	01/Feb/2022	10:00	01/Feb/2022	18:00			PLANNED	Requested
449	RQ81348	OCC_191	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA(UPC)-NAWADA(HV) (PG) CKT-1	D	Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE stringing works under Reliable Communication scheme	01/Feb/2022	08:00	28/Feb/2022	18:00			PLANNED	Requested
450	RQ81295	OCC_191	slccrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(PG)-BHADLA(RS) (PG) CKT-1	D	Quarterly Maintenance work at 400KV GSS Bhadla along with 50 MVAR line reactor at Bhadla	21/Feb/2022	16:00	21/Feb/2022	22:00			PLANNED	Requested
451	RQ81615	OCC_191	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KARCHAM WANGTOO(JSW)-WANGTO_GIS(HP) (HPPTCL) CKT-2	D	Non-auto mode required for OPGW installation works under ULDC scheme.	21/Feb/2022	07:00	28/Feb/2022	18:00	Kindly approve.		PLANNED	Requested
452	RQ81657	OCC_191	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KARCHAM WANGTOO(JSW)-WANGTO_GIS(HP) (HPPTCL) CKT-2	D	SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Non-auto mode is required on 400KV Karcham Wangtoo-Wangtoo CKT-1.	15/Feb/2022	07:00	20/Feb/2022	18:00	Kindly approve.		PLANNED	Requested
453	RQ81612	OCC_191	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KARCHAM WANGTOO(JSW)-WANGTO_GIS(HP) (HPPTCL) CKT-2	D	Non-auto mode required for OPGW installation works under ULDC scheme.	01/Feb/2022	07:00	14/Feb/2022	18:00	Kindly approve.		PLANNED	Requested
454	RQ81611	OCC_191	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KARCHAM WANGTOO(JSW)-WANGTO_GIS(HP) (HPPTCL) CKT-1	D	Non-auto mode required for OPGW installation works under ULDC scheme.	01/Feb/2022	07:00	28/Feb/2022	18:00	Kindly approve.		PLANNED	Requested
455	RQ81171	OCC_191	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA-MUNDKA (DV) CKT-2	C	commissioning of BCPU/MU under PSDF scheme.	16/Feb/2022	10:00	17/Feb/2022	22:00			PLANNED	Requested
456	RQ81170	OCC_191	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA-MUNDKA (DV) CKT-1	C	commissioning of BCPU/MU under PSDF scheme.	14/Feb/2022	10:00	15/Feb/2022	22:00			PLANNED	Requested
457	RQ81169	OCC_191	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-BAWANA(DV) (DV) CKT-2	C	commissioning of BCPU/MU under PSDF scheme.	11/Feb/2022	10:00	12/Feb/2022	22:00			PLANNED	Requested
458	RQ81168	OCC_191	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-BAWANA(DV) (DV) CKT-1	C	commissioning of BCPU/MU under PSDF scheme.	09/Feb/2022	10:00	10/Feb/2022	22:00			PLANNED	Requested
459	RQ81108	OCC_191	apl_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHINDERGARH(A PL)-DHANODA(HV) (ATIL) CKT-2	C	Continous shutdown required for completion of all erection activities of New 12 ohm Series Reactor for 400 KV MAHINDERGARH(APL)-DHANODA(HV) (ATIL) CKT-2.	16/Feb/2022	08:00	28/Feb/2022	18:00	Continous shutdown required for completion of all erection activities of New 12 ohm Series Reactor for 400 KV MAHINDERGARH(APL)-DHANODA(HV) (ATIL) CKT-2.		PLANNED	Requested
460	RQ81107	OCC_191	apl_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHINDERGARH(A PL)-DHANODA(HV) (ATIL) CKT-1	C	Continous shutdown required for completion of all erection activities of New 12 ohm Series Reactor for 400 KV MAHINDERGARH(APL)-DHANODA(HV) (ATIL) CKT-1.	01/Feb/2022	08:00	15/Feb/2022	18:00	Continous shutdown required for completion of all erection activities of New 12 ohm Series Reactor for 400 KV MAHINDERGARH(APL)-DHANODA(HV) (ATIL) CKT-1.		PLANNED	Requested
461	RQ81371	OCC_191	indigrd_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KADARPUR - PRITHALA (GPTL) CKT-2	D	Annual preventive maintenance	16/Feb/2022	08:00	16/Feb/2022	20:00	AMP Work		PLANNED	Requested
462	RQ81370	OCC_191	indigrd_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KADARPUR - SOHNA ROAD (GPTL) CKT-1	D	Annual preventive maintenance	14/Feb/2022	08:00	14/Feb/2022	20:00	AMP Work		PLANNED	Requested
463	RQ81706	OCC_191	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KALA AMB(PKTL)-WANGTO_GIS(HP) (HPPTCL) CKT-1	D	SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Non Auto mode is required on 400KV Kala Amb-Sorang ckt-1 & 400kV Sorang-Wangtoo ckt-1.	16/Feb/2022	07:00	28/Feb/2022	18:00	Kindly approve		PLANNED	Requested
464	RQ81649	OCC_191	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KALA AMB(PKTL)-WANGTO_GIS(HP) (HPPTCL) CKT-1	D	Non-auto mode required for OPGW installation works under ULDC scheme.	16/Feb/2022	07:00	28/Feb/2022	18:00	Kindly approve.		PLANNED	Requested
465	RQ81583	OCC_191	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KALA AMB(PKTL)-WANGTO_GIS(HP) (HPPTCL) CKT-1	D	Non-auto mode required for OPGW installation works under ULDC scheme.	11/Feb/2022	07:00	15/Feb/2022	18:00	Kindly approve.		PLANNED	Requested

466	RQ81648	OCC_191	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KALA AMB(PKTL)-WANGTO_GIS(HP) (HPPTCL) CKT-1	D	SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Non Auto mode is required on 400kV Kala Amb-Sorang ckt-1 & 400kV Sorang-Wangtoo ckt-1.	01/Feb/2022	07:00	10/Feb/2022	18:00	Kindly approve.	PLANNED	Requested
467	RQ81100	OCC_191	sldcuk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RISHIKESH(UK)-NEHTAUR(UP) (UK) CKT-1	D	for lopping chopping of trees and removing of bird nest and maintenance work	15/Feb/2022	09:00	15/Feb/2022	17:00		PLANNED	Requested
468	RQ81315	OCC_191	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALWAR(ATIL)-HINDAUN(RS) (ATIL) CKT-1	D	Shutdown required for Annual maintenance of transmission Line.	15/Feb/2022	08:00	15/Feb/2022	18:00		PLANNED	Requested
469	RQ81549	OCC_191	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-KALA AMB(PKTL) (JPL) CKT-1	D	For line bay AMP works at Abdullapur SS.	11/Feb/2022	09:00	11/Feb/2022	15:00	Kindly approve	PLANNED	Requested
470	RQ81601	OCC_191	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATRAN(PATR)-KAITHAL(PG) (PATRAN) CKT-2	D	For AMP works with non-auto reclose mode on 400KV Kaithal-Patran ckt-1 during shut down period.	03/Feb/2022	10:00	03/Feb/2022	12:00	Kindly approve	PLANNED	Requested
471	RQ81600	OCC_191	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATRAN(PATR)-KAITHAL(PG) (PATRAN) CKT-1	D	For AMP works with non-auto reclose mode on 400KV Kaithal-Patran ckt-2 during shut down period.	01/Feb/2022	10:00	01/Feb/2022	12:00	Kindly approve	PLANNED	Requested
472	RQ80994	OCC_191	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-2	D	For Line CVT Tan Delta Testing as per PMS Schedule.	02/Feb/2022	12:30	02/Feb/2022	17:00		PLANNED	Requested
473	RQ80993	OCC_191	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-1	D	For Line CVT Tan Delta Testing as per PMS Schedule.	02/Feb/2022	08:00	02/Feb/2022	12:30		PLANNED	Requested
474	RQ80996	OCC_191	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-JHATIKARA(PG) (DTL) CKT-2	D	For Line CVT Tan Delta Testing as per PMS Schedule.	01/Feb/2022	12:30	01/Feb/2022	17:00		PLANNED	Requested
475	RQ80995	OCC_191	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-JHATIKARA(PG) (DTL) CKT-1	D	For Line CVT Tan Delta Testing as per PMS Schedule.	01/Feb/2022	08:00	01/Feb/2022	12:30		PLANNED	Requested
476	RQ81404	OCC_191	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-JHATIKARA(PG) (DTL) CKT-2	D	For connecting LILO Line with Ckt-1 of 400KV D/C Bamnauli-Jhatikala Line	01/Feb/2022	07:00	02/Feb/2022	18:30	Due to Pollution restrictions imposed by (GovernmentNational Green Tribunal Act, 2010), the S/d of 400KV D/C Bamnauli-Jhatikala Line could not be availed in Dec 2021.S/D may be availed from 28.01.22 to 29.01.22	PLANNED	Requested
477	RQ81403	OCC_191	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-JHATIKARA(PG) (DTL) CKT-1	C	For connecting LILO Line with Ckt-1 of 400KV D/C Bamnauli-Jhatikala Line	01/Feb/2022	07:00	02/Feb/2022	18:30	Due to Pollution restrictions imposed by (GovernmentNational Green Tribunal Act, 2010), the S/d of 400KV D/C Bamnauli-Jhatikala Line could not be availed in Dec 2021.S/D may be availed from 28.01.22 to 29.01.22	PLANNED	Requested
478	RQ81120	OCC_191	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-UNCHAHAHAR(NTB) (PUTL) CKT-1	D	For Relay testing	01/Feb/2022	09:00	01/Feb/2022	18:00		PLANNED	Requested
479	RQ81350	OCC_191	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-BABAI(RS) (NRSS36) CKT-1	D	Auto Reclose off is required for OPGW rectification works under Fibre Optics Communication Package (Additional Requirement)	01/Feb/2022	08:00	28/Feb/2022	18:00		PLANNED	Requested
480	RQ81646	OCC_191	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-MALERKOTLA(PG) (SEKURA) CKT-1	D	Non-auto mode required for OPGW installation works under ULDC scheme.	01/Feb/2022	07:00	28/Feb/2022	18:00	Kindly approve.	PLANNED	Requested
481	RQ81647	OCC_191	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-MALERKOTLA(PG) (SEKURA) CKT-2	D	Non-auto mode required for OPGW installation works under ULDC scheme.	01/Feb/2022	07:00	28/Feb/2022	18:00	Kindly approve.	PLANNED	Requested
482	RQ81189	OCC_191	sldcrs_sd	BUS	400KV BUS 2 AT BHADLA(RS)	D	Quarterly Maintenance work at 400KV GSS Bhadla	28/Feb/2022	16:00	28/Feb/2022	22:00		PLANNED	Requested
483	RQ81198	OCC_191	sldcrs_sd	BUS	400KV BUS 2KANKANI(RS)	D	Preventive Maintenance work and Testing of Bay & Equipments	28/Feb/2022	08:00	28/Feb/2022	18:00		PLANNED	Requested
484	RQ81197	OCC_191	sldcrs_sd	BUS	400KV BUS 1KANKANI(RS)	D	Preventive Maintenance work and Testing of Bay & Equipments	27/Feb/2022	08:00	27/Feb/2022	18:00		PLANNED	Requested
485	RQ81184	OCC_191	sldcrs_sd	BUS	400KV BUS 2 AT MERTA(RS)	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	25/Feb/2022	08:00	25/Feb/2022	18:00		PLANNED	Requested
486	RQ80800	OCC_191	sldcrs_sd	BUS	400KV BUS 2 AT ANTA(RS)	D	lind HALF YEARLY MAINTENANCE	25/Feb/2022	08:00	25/Feb/2022	18:00		PLANNED	Requested
487	RQ81183	OCC_191	sldcrs_sd	BUS	400KV BUS 1 AT MERTA(RS)	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	24/Feb/2022	08:00	24/Feb/2022	18:00		PLANNED	Requested
488	RQ81187	OCC_191	sldcrs_sd	BUS	400KV BUS 1 AT BABAI(RS)	D	Quarterly Maintenance	24/Feb/2022	08:00	24/Feb/2022	18:00		PLANNED	Requested
489	RQ81191	OCC_191	sldcrs_sd	BUS	400KV BUS 2 AT CHITTORGARH(RS)	C	FOR MAINTAINANCE WORK and Testing work of Bus (its connected isolators and breakers)	23/Feb/2022	09:30	25/Feb/2022	16:00		PLANNED	Requested

490	RQ80799	OCC_191	slcds_sd	BUS	400KV BUS 1 AT ANTA(RS)	D	lind HALF YEARLY MAINTENANCE	23/Feb/2022	08:00	23/Feb/2022	18:00		PLANNED	Requested
491	RQ81188	OCC_191	slcds_sd	BUS	400KV BUS 2 AT BABAI(RS)	D	Quarterly Maintenance	17/Feb/2022	08:00	17/Feb/2022	18:00		PLANNED	Requested
492	RQ81196	OCC_191	slcds_sd	BUS	400KV BUS 2 AT RATANGARH(RS)	D	Maintenance work of bay equipments, isolators and testing work of bay equipments.	12/Feb/2022	08:00	12/Feb/2022	18:00		PLANNED	Requested
493	RQ81195	OCC_191	slcds_sd	BUS	400KV BUS 2 AT HINDAUN(RS)	D	Half yearly Maintenance & testing work	10/Feb/2022	08:00	10/Feb/2022	18:00		PLANNED	Requested
494	RQ81186	OCC_191	slcds_sd	BUS	400KV BUS 2 AT AKAL(RS)	D	Quarterly Maintenance	10/Feb/2022	08:00	10/Feb/2022	18:00		PLANNED	Requested
495	RQ81194	OCC_191	slcds_sd	BUS	400KV BUS 1 AT HINDAUN(RS)	D	Half yearly Maintenance & testing work	09/Feb/2022	08:00	09/Feb/2022	18:00		PLANNED	Requested
496	RQ81190	OCC_191	slcds_sd	BUS	400KV BUS 1 AT BIKANER(RS)	D	Routine Maintenance	09/Feb/2022	08:00	09/Feb/2022	18:00		PLANNED	Requested
497	RQ81185	OCC_191	slcds_sd	BUS	400KV BUS 1 AT AKAL(RS)	D	Quarterly Maintenance	08/Feb/2022	08:00	08/Feb/2022	18:00		PLANNED	Requested
498	RQ80802	OCC_191	slcds_sd	BUS	400KV BUS 2 AT PHAGI(RS)	D	For Testing Bus Bar Stability (For commissioning work of New ICT-III of 765/400kV, 3*500 MVA)	07/Feb/2022	08:00	07/Feb/2022	18:00		PLANNED	Requested
499	RQ80801	OCC_191	slcds_sd	BUS	400KV BUS 1 AT PHAGI(RS)	D	For Testing Bus Bar Stability (For commissioning work of New ICT-III of 765/400kV, 3*500 MVA)	05/Feb/2022	08:00	05/Feb/2022	18:00		PLANNED	Requested
500	RQ81402	OCC_191	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)	D	For new Busbar Protection testing	28/Feb/2022	09:30	28/Feb/2022	18:30		PLANNED	Requested
501	RQ81412	OCC_191	cpcc1_sd	BUS	400KV BUS 4 AT BALLABHGARH(PG)	D	For Bus Bar Protection Retrofitment work	28/Feb/2022	09:00	28/Feb/2022	18:00		PLANNED	Requested
502	RQ81410	OCC_191	cpcc1_sd	BUS	400KV BUS 2 AT BALLABHGARH(PG)	D	For Bus Bar Protection Retrofitment work	28/Feb/2022	09:00	28/Feb/2022	18:00		PLANNED	Requested
503	RQ81401	OCC_191	cpcc1_sd	BUS	400KV BUS 3 AT MANDOLA(PG)	D	For new Busbar Protection testing	27/Feb/2022	09:30	27/Feb/2022	18:30		PLANNED	Requested
504	RQ81409	OCC_191	cpcc1_sd	BUS	400KV BUS 1 AT BALLABHGARH(PG)	D	For Bus Bar Protection Retrofitment work	27/Feb/2022	09:00	27/Feb/2022	18:00		PLANNED	Requested
505	RQ81411	OCC_191	cpcc1_sd	BUS	400KV BUS 3 AT BALLABHGARH(PG)	D	For Bus Bar Protection Retrofitment work	27/Feb/2022	09:00	27/Feb/2022	18:00		PLANNED	Requested
506	RQ81281	OCC_191	cpcc1_sd	BUS	KOTESHWAR(PG) - 400KV - BUS 1	D	FOR AMP WORK	27/Feb/2022	08:00	27/Feb/2022	18:00		PLANNED	Requested
507	RQ81280	OCC_191	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 2	D	Bus extension work	26/Feb/2022	12:00	26/Feb/2022	23:30		PLANNED	Requested
508	RQ81400	OCC_191	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)	D	For new Busbar Protection testing	26/Feb/2022	09:30	26/Feb/2022	18:30		PLANNED	Requested
509	RQ81525	OCC_191	cpcc1_sd	BUS	400KV BUS 1 AT MEERUT(PG)	D	FOR AMP WORK	26/Feb/2022	08:00	26/Feb/2022	18:00		PLANNED	Requested
510	RQ81279	OCC_191	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 1	D	Bus extension work	25/Feb/2022	12:00	25/Feb/2022	23:30		PLANNED	Requested
511	RQ81705	OCC_191	cpcc2_sd	BUS	400KV BUS 2 AT AMRITSAR(PG)	D	For AMP works.	25/Feb/2022	10:00	25/Feb/2022	17:00	Kindly approve	PLANNED	Requested
512	RQ81564	OCC_191	cpcc2_sd	BUS	400KV BUS 2 AT ABDULLAPUR(PG)	D	For AMP works.	25/Feb/2022	10:00	25/Feb/2022	17:00	Kindly approve	PLANNED	Requested
513	RQ81399	OCC_191	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)	D	For new Busbar Protection testing	25/Feb/2022	09:30	25/Feb/2022	18:30		PLANNED	Requested
514	RQ81517	OCC_191	cpcc1_sd	BUS	400KV BUS 2 AT BHIWANI(PG)	D	For Erection of CVT and Bypass Isolators for Bus Splitting scheme under S534 Pkg	25/Feb/2022	09:00	28/Feb/2022	18:00		PLANNED	Requested
515	RQ81704	OCC_191	cpcc2_sd	BUS	400KV BUS 1 AT AMRITSAR(PG)	D	For AMP works.	24/Feb/2022	10:00	24/Feb/2022	17:00	Kindly approve	PLANNED	Requested
516	RQ81563	OCC_191	cpcc2_sd	BUS	400KV BUS 1 AT ABDULLAPUR(PG)	D	For AMP works.	24/Feb/2022	10:00	24/Feb/2022	17:00	Kindly approve	PLANNED	Requested
517	RQ81424	OCC_191	cpcc1_sd	BUS	400 KV FATEHGARH-III(PG) - BUS 2	D	FOR AMP WORK	23/Feb/2022	17:00	23/Feb/2022	23:00		PLANNED	Requested
518	RQ81033	OCC_191	cpcc3_sd	BUS	400KV BUS 2 AT SHAHJAHANPUR(PG)	D	AMP Works	23/Feb/2022	10:00	23/Feb/2022	18:00		PLANNED	Requested
519	RQ81516	OCC_191	cpcc1_sd	BUS	400KV BUS 1 AT BHIWANI(PG)	D	For Bus Bar stability of Bay 416 and 422 after shifting of 765kV ICT-I under Bay Extension work S534 Pkg	23/Feb/2022	09:00	25/Feb/2022	18:00		PLANNED	Requested
520	RQ81569	OCC_191	cpcc2_sd	BUS	400KV BUS 2 AT CHAMBA(PG)	C	For Interconnection of Bus Bar for construction of new 400KV 125MVAR Bus Reactor bay(408) & 02 No Line bays. 400KV Lahal 1 Bay (409) & 400KV Lahal 2 Bay(410).	23/Feb/2022	09:00	26/Feb/2022	18:00	Kindly approve	PLANNED	Requested
521	RQ81685	OCC_191	cpcc2_sd	BUS	400KV BUS 2 AT PANCHKULA(PG)	D	For AMP works.	23/Feb/2022	09:00	23/Feb/2022	17:00	Kindly approve	PLANNED	Requested
522	RQ81684	OCC_191	cpcc2_sd	BUS	400KV BUS 1 AT PANCHKULA(PG)	D	For AMP works.	22/Feb/2022	09:00	22/Feb/2022	17:00	Kindly approve	PLANNED	Requested
523	RQ81284	OCC_191	cpcc1_sd	BUS	400KV BUS 2 AT NEEMRANA(PG)	D	AMP work.	22/Feb/2022	08:00	22/Feb/2022	20:00		PLANNED	Requested
524	RQ81283	OCC_191	cpcc1_sd	BUS	400KV BUS 1 AT NEEMRANA(PG)	D	AMP work.	21/Feb/2022	08:00	21/Feb/2022	20:00		PLANNED	Requested
525	RQ81568	OCC_191	cpcc2_sd	BUS	400KV BUS 1 AT CHAMBA(PG)	C	For Interconnection of Bus Bar for construction of new 400KV 125MVAR Bus Reactor bay(408) & 02 No Line bays. 400KV Lahal 1 Bay (409) & 400KV Lahal 2 Bay(410).	18/Feb/2022	09:00	21/Feb/2022	18:00	Kindly approve	PLANNED	Requested
526	RQ81269	OCC_191	cpcc1_sd	BUS	400KV BUS 2 AT MAHARANIBAGH(PG)	C	" Integration of Newly installed Recator bus bar with exiting 400KV Bus Bar"	18/Feb/2022	08:00	20/Feb/2022	18:00		PLANNED	Requested
527	RQ81286	OCC_191	cpcc1_sd	BUS	400KV BUS 2 AT TUGHLAKABAD(PG)	D	FOR AMP WORK	17/Feb/2022	09:00	17/Feb/2022	18:00		PLANNED	Requested
528	RQ81282	OCC_191	cpcc1_sd	BUS	400 KV BIKANER(PG) - BUS 2	D	PEAK ERECTION ACTIVITY AND EARTHWIRE ERECTION STRINGING WORK	16/Feb/2022	10:00	16/Feb/2022	17:00		PLANNED	Requested
529	RQ81022	OCC_191	cpcc3_sd	BUS	400KV BUS 1 AT ORAI(PG)	D	AMP Works	15/Feb/2022	10:00	15/Feb/2022	18:00		PLANNED	Requested
530	RQ81268	OCC_191	cpcc1_sd	BUS	400KV BUS 1 AT MAHARANIBAGH(PG)	C	" Integration of Newly installed Recator bus bar with exiting 400KV Bus Bar"	15/Feb/2022	08:00	17/Feb/2022	18:00		PLANNED	Requested
531	RQ81518	OCC_191	cpcc1_sd	BUS	400KV BUS 1 AT BHIWANI(PG)	D	For Bus Bar stability of Bay 419 after shifting of 765kV ICT-I form Bay 416 to 419 under Bay Extension work S534 Pkg	14/Feb/2022	09:00	16/Feb/2022	18:00		PLANNED	Requested

532	RQ81102	OCC_191	cpcc3_sd	BUS	400KV BUS 2 AT KANPUR_GIS(PG)	C	Extension of 400KV Existing Bus -2 with GE(GIS) by bus coupling module for commissioning of 400KV Ghatampur line-2 & ICT 3 (Future)	11/Feb/2022	10:00	20/Feb/2022	18:00		PLANNED	Requested	
533	RQ81025	OCC_191	cpcc3_sd	BUS	400KV BUS 2 AT BAREILLY(PG)	D	AMP Works	10/Feb/2022	10:00	10/Feb/2022	18:00		PLANNED	Requested	
534	RQ81575	OCC_191	cpcc2_sd	BUS	400KV BUS 2 AT FATEHABAD(PG)	D	For AMP works.	10/Feb/2022	10:00	10/Feb/2022	17:00	Kindly approve	PLANNED	Requested	
535	RQ81285	OCC_191	cpcc1_sd	BUS	400KV BUS 1 AT TUGHLAKABAD(PG)	D	FOR AMP WORK	10/Feb/2022	09:00	10/Feb/2022	18:00		PLANNED	Requested	
536	RQ81605	OCC_191	cpcc2_sd	BUS	400KV BUS 2 AT KATHAL(PG)	D	For AMP works.	10/Feb/2022	09:00	10/Feb/2022	17:30	Kindly approve	PLANNED	Requested	
537	RQ81689	OCC_191	cpcc2_sd	BUS	400KV BUS 2 AT PATIALA(PG)	D	For AMP works.	09/Feb/2022	09:00	09/Feb/2022	18:00	Kindly approve	PLANNED	Requested	
538	RQ81423	OCC_191	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 1	D	FOR AMP WORK	08/Feb/2022	17:00	08/Feb/2022	23:00		PLANNED	Requested	
539	RQ81574	OCC_191	cpcc2_sd	BUS	400KV BUS 1 AT FATEHABAD(PG)	D	For AMP works.	08/Feb/2022	10:00	08/Feb/2022	17:00	Kindly approve	PLANNED	Requested	
540	RQ81024	OCC_191	cpcc3_sd	BUS	400KV BUS 1 AT BAREILLY(PG)	D	AMP Works	08/Feb/2022	10:00	08/Feb/2022	18:00		PLANNED	Requested	
541	RQ81688	OCC_191	cpcc2_sd	BUS	400KV BUS 1 AT PATIALA(PG)	D	For AMP works.	08/Feb/2022	09:00	08/Feb/2022	18:00	Kindly approve	PLANNED	Requested	
542	RQ81604	OCC_191	cpcc2_sd	BUS	400KV BUS 1 AT KATHAL(PG)	D	For AMP works.	07/Feb/2022	09:00	07/Feb/2022	17:30	Kindly approve	PLANNED	Requested	
543	RQ81620	OCC_191	cpcc2_sd	BUS	400KV BUS 2 AT KISHENPUR(PG)	D	For Installation of IPS Aluminum tube conductor and replacement of Dropper from JackBus to Bus Isolator in 01 No. 400KV, 125MVAR Reactor bay in Bay No 427.BB Stability works for upcoming 01 No. 400KV 125 MVAR Reactor bay in Bay No 427.	04/Feb/2022	09:00	05/Feb/2022	18:00	Kindly approve	PLANNED	Requested	
544	RQ81553	OCC_191	cpcc2_sd	BUS	400KV BUS 2 AT ABDULLAPUR(PG)	D	For AMP works.	03/Feb/2022	09:00	04/Feb/2022	18:00	Kindly approve	PLANNED	Requested	
545	RQ81276	OCC_191	cpcc1_sd	BUS	400KV BUS 2 AT JAIPUR SOUTH(PG)	D	AMP OF BUS	03/Feb/2022	09:00	03/Feb/2022	18:00		PLANNED	Requested	
546	RQ81271	OCC_191	cpcc1_sd	BUS	400KV BUS 2 AT BHIWADI(PG)	D	AMP OF BUS	03/Feb/2022	09:00	03/Feb/2022	18:00		PLANNED	Requested	
547	RQ81267	OCC_191	cpcc1_sd	BUS	400KV BUS 1 AT BAGHPAT(PG)	C	For restoration of 400 kv Main Bus-1	02/Feb/2022	09:00	04/Feb/2022	20:00		PLANNED	Requested	
548	RQ81270	OCC_191	cpcc1_sd	BUS	400KV BUS 1 AT BHIWADI(PG)	D	AMP OF BUS	02/Feb/2022	09:00	02/Feb/2022	18:00		PLANNED	Requested	
549	RQ81101	OCC_191	cpcc3_sd	BUS	400KV BUS 1 AT KANPUR_GIS(PG)	C	Extension of 400KV Existing Bus -1 with GE(GIS) by bus coupling module for commissioning of 400KV Ghatampur line-2 & ICT 3 (Future)	01/Feb/2022	10:00	10/Feb/2022	18:00		PLANNED	Requested	
550	RQ81275	OCC_191	cpcc1_sd	BUS	400KV BUS 1 AT JAIPUR SOUTH(PG)	D	AMP OF BUS	01/Feb/2022	09:00	01/Feb/2022	18:00		PLANNED	Requested	
551	RQ81552	OCC_191	cpcc2_sd	BUS	400KV BUS 1 AT ABDULLAPUR(PG)	D	For AMP works.	01/Feb/2022	09:00	02/Feb/2022	18:00	Kindly approve	PLANNED	Requested	
552	RQ81099	OCC_191	cpcc3_sd	BUS	400KV BUS 1 AT SHAHJAHANPUR(PG)	D	Shut down required on 25.01.22 for AMP work	01/Feb/2022	09:00	01/Feb/2022	18:00		PLANNED	Requested	
553	RQ81104	OCC_191	cpcc3_sd	BUS	400KV BUS 1 AT PANKI(UP)	C	For retrofitment of 89A isolator at Panki end under ADDCAP	24/Feb/2022	10:00	26/Feb/2022	18:00		PLANNED	Requested	
554	RQ80865	OCC_191	stuup_sd	BUS	400KV BUS 2 AT SULTANPUR(UP)	C	Replacement of pantograph Bus isolator of bus coupler bay under B Bus	23/Feb/2022	10:00	27/Feb/2022	18:00		PLANNED	Requested	
555	RQ80864	OCC_191	stuup_sd	BUS	400KV BUS 1 AT SULTANPUR(UP)	C	Replacement of pantograph Bus isolator of bus coupler bay under A Bus	18/Feb/2022	10:00	22/Feb/2022	18:00		PLANNED	Requested	
556	RQ80922	OCC_191	stuup_sd	BUS	400KV BUS 2 AT ORAI(UP)	D	for routine testing and maintenance.	18/Feb/2022	09:30	18/Feb/2022	17:00		PLANNED	Requested	
557	RQ80863	OCC_191	stuup_sd	BUS	400KV BUS 2 AT BAREILLY(UP)	C	Pantograph replacement work	17/Feb/2022	10:00	18/Feb/2022	18:00	Pantograph replacement work is also proposed in 400 kv breaker replacement shutdown period for replacing fixed contact we need shutdown of mainbus I for two days .	PLANNED	Requested	
558	RQ80862	OCC_191	stuup_sd	BUS	400KV BUS 2 AT ATATUR(UP)	D	For annual maintenance & Testing work (Load will not interrupt during Bus-2 Shutdown as load will be feed by Bus-1)	11/Feb/2022	09:30	11/Feb/2022	16:00		PLANNED	Requested	
559	RQ80861	OCC_191	stuup_sd	BUS	400KV BUS 1 AT ATATUR(UP)	D	For annual maintenance & Testing work (Load will not interrupt during Bus-1 Shutdown as load will be feed by Bus-2)	09/Feb/2022	09:30	09/Feb/2022	16:00		PLANNED	Requested	
560	RQ80860	OCC_191	stuup_sd	BUS	400KV BUS 2 AT ALIGARH(UP)	D	Stringing work of 400 KV Shamli bay (under construction)	05/Feb/2022	09:00	06/Feb/2022	17:00		PLANNED	Requested	
561	RQ80859	OCC_191	stuup_sd	BUS	400KV BUS 1 AT ALIGARH(UP)	D	Stringing work of 400 KV Shamli bay (under construction)	03/Feb/2022	09:00	04/Feb/2022	17:00		PLANNED	Requested	
562	RQ80854	OCC_191	slcdps_sd	BUS	400KV BUS 1 AT MAKHU(PS)	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-1	24/Feb/2022	08:00	24/Feb/2022	18:00		PLANNED	Requested	
563	RQ80850	OCC_191	slcdps_sd	BUS	400KV BUS 2 AT MUKTSAR(PS)	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	22/Feb/2022	08:00	22/Feb/2022	18:00		PLANNED	Requested	
564	RQ80855	OCC_191	slcdps_sd	BUS	400KV BUS 2 AT MAKHU(PS)	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-2	22/Feb/2022	08:00	22/Feb/2022	18:00		PLANNED	Requested	

565	RQ80852	OCC_191	slcdcps_sd	BUS	400KV BUS 2 AT MAKHU(PS)	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-2	17/Feb/2022	08:00	17/Feb/2022	18:00		PLANNED	Requested
566	RQ80851	OCC_191	slcdcps_sd	BUS	400KV BUS 1 AT MAKHU(PS)	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-1	15/Feb/2022	08:00	15/Feb/2022	18:00		PLANNED	Requested
567	RQ80849	OCC_191	slcdcps_sd	BUS	400KV BUS 2 AT MUKTSAR(PS)	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	10/Feb/2022	08:00	10/Feb/2022	18:00		PLANNED	Requested
568	RQ81182	OCC_191	slcdcrs_sd	BUS	400KV BUS 1 AT KAWAI SCTPS(APR)	C	Annual maintenance of 400 KV Bus connecting isolators.	23/Feb/2022	09:00	24/Feb/2022	19:00		PLANNED	Requested
569	RQ80857	OCC_191	slcdcps_sd	BUS	400KV BUS 2 AT NAKODAR(PHG)	D	Periodic Maintenance	22/Feb/2022	08:00	22/Feb/2022	18:00		PLANNED	Requested
570	RQ80856	OCC_191	slcdcps_sd	BUS	400KV BUS 1 AT NAKODAR(PHG)	D	Periodic Maintenance	15/Feb/2022	08:00	15/Feb/2022	18:00		PLANNED	Requested
571	RQ80578	OCC_191	jhakri_sd	BUS	400KV BUS 2 AT NATHPA JHAKRI(SJ)	C	Inspection of Bus Disconnecter (Q2) of Unit No.#02	19/Feb/2022	10:00	20/Feb/2022	16:00		PLANNED	Requested
572	RQ80755	OCC_191	slcdchr_sd	BUS	400KV BUS 2 AT DEEPALPUR(JHKT)	D	FOR AMP WORK	17/Feb/2022	09:00	17/Feb/2022	17:00		PLANNED	Requested
573	RQ80754	OCC_191	slcdchr_sd	BUS	400KV BUS 1 AT DEEPALPUR(JHKT)	D	FOR AMP WORK	16/Feb/2022	09:00	16/Feb/2022	17:00		PLANNED	Requested
574	RQ80973	OCC_191	singrauli_sd	BUS	400KV BUS 3 AT SINGRAULI(NT)	D	For ST-2 Numerical differential Bus bar protection commissioning	17/Feb/2022	08:00	17/Feb/2022	18:00	shutdown of Bus is not required. Only bus bar protection to be kept out during mentioned period.	PLANNED	Requested
575	RQ80975	OCC_191	singrauli_sd	BUS	400KV BUS 6 AT SINGRAULI(NT)	D	For ST-2 Numerical differential Bus bar protection commissioning	17/Feb/2022	08:00	17/Feb/2022	18:00	shutdown of Bus is not required. Only bus bar protection to be kept out during mentioned period.	PLANNED	Requested
576	RQ80974	OCC_191	singrauli_sd	BUS	400KV BUS 4 AT SINGRAULI(NT)	D	For ST-2 Numerical differential Bus bar protection commissioning	17/Feb/2022	08:00	17/Feb/2022	18:00	shutdown of Bus is not required. Only bus bar protection to be kept out during mentioned period.	PLANNED	Requested
577	RQ80972	OCC_191	singrauli_sd	BUS	400KV BUS 4 AT SINGRAULI(NT)	C	for attending isolator problem of TBC Bus-4 isolator	04/Feb/2022	08:00	05/Feb/2022	18:00	Lines and generator will be shifted to other bus. No outage of line is required	PLANNED	Requested
578	RQ80971	OCC_191	singrauli_sd	BUS	400KV BUS 3 AT SINGRAULI(NT)	C	for attending hot spot at 400kv Bus section -1 isolator at Bus-3 side for B phase	01/Feb/2022	08:00	02/Feb/2022	18:00	Lines and generator will be shifted to other bus. No outage of line is required	PLANNED	Requested
579	RQ81489	OCC_191	bbmb_sd	BUS	400KV BUS 2 AT DEHAR(BB)	D	To replace old semi pantograph type isolator no. 414 (From 08-02-2022 to 15-02-2022)	14/Feb/2022	08:00	15/Feb/2022	18:00		PLANNED	Requested
580	RQ81488	OCC_191	bbmb_sd	BUS	400KV BUS 2 AT DEHAR(BB)	D	To replace old semi pantograph type isolator no. 414 (From 08-02-2022 to 15-02-2022)	08/Feb/2022	08:00	09/Feb/2022	18:00		PLANNED	Requested
581	RQ81614	OCC_191	cpcc2_sd	BUS	400KV BUS 2 AT KALA AMB(PKTL)	D	For AMP works.	11/Feb/2022	09:00	11/Feb/2022	17:00	Kindly approve	PLANNED	Requested
582	RQ81613	OCC_191	cpcc2_sd	BUS	400KV BUS 1 AT KALA AMB(PKTL)	D	For AMP works.	10/Feb/2022	09:00	10/Feb/2022	17:00	Kindly approve	PLANNED	Requested
583	RQ80960	OCC_191	slcdchr_sd	BUS	400KV BUS 2 AT DAULATABAD(HV)	D	For testing of master control unit (MCU), testing of Bus bar protection with Bus-2	08/Feb/2022	10:00	08/Feb/2022	21:00		PLANNED	Requested
584	RQ80959	OCC_191	slcdchr_sd	BUS	400KV BUS 1 AT DAULATABAD(HV)	D	For testing of Master control unit (MCU), testing of bus bar protection with bus-1	07/Feb/2022	10:00	07/Feb/2022	21:00		PLANNED	Requested
585	RQ81193	OCC_191	slcdcrs_sd	BUS	400KV BUS 2 AT DEEDWANA(MTS)	D	For annual preventive maintenance purpose	08/Feb/2022	08:00	08/Feb/2022	18:00		PLANNED	Requested
586	RQ81192	OCC_191	slcdcrs_sd	BUS	400KV BUS 1 AT DEEDWANA(MTS)	D	For annual preventive maintenance purpose	07/Feb/2022	08:00	07/Feb/2022	18:00		PLANNED	Requested
587	RQ80989	OCC_191	slcdcv_sd	BUS	400KV BUS 1 AT BAWANA(DV)	D	To Carryout the Capacitance & Tan delta testing of CB'S grading capacitor, CT, & Bus CVT as per PMS.	05/Feb/2022	09:00	05/Feb/2022	17:00		PLANNED	Requested
588	RQ81273	OCC_191	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 2	D	For Bus Stringing in Bikaner Bay Area	03/Feb/2022	09:00	03/Feb/2022	18:00		PLANNED	Requested
589	RQ81272	OCC_191	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 1	D	For Bus Stringing in Bikaner Bay Area	02/Feb/2022	09:00	02/Feb/2022	18:00		PLANNED	Requested
590	RQ81256	OCC_191	slcdcrs_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BABAI(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-2 @BABAI(RS)	D	Quarterly Maintenance	25/Feb/2022	08:00	25/Feb/2022	18:00		PLANNED	Requested
591	RQ81257	OCC_191	slcdcrs_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BABAI(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-1 @BABAI(RS)	D	Quarterly Maintenance	18/Feb/2022	08:00	18/Feb/2022	18:00		PLANNED	Requested
592	RQ81289	OCC_191	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON BIKANER(RS)-SIKAR(PG) (RS) CKT-2 @SIKAR(PG)	D	For Line Reactor AMP Work	02/Feb/2022	09:00	02/Feb/2022	18:00		PLANNED	Requested
593	RQ81288	OCC_191	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON BIKANER(RS)-SIKAR(PG) (RS) CKT-1 @SIKAR(PG)	D	For Line Reactor AMP Work	01/Feb/2022	09:00	01/Feb/2022	18:00		PLANNED	Requested

594	RQ81096	OCC_191	slidcup_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON 400 KV MUZAFFARNAGAR(UP)-VISHNUPRAYAG(JP) (UP) CKT-1 @MUZAFFARNAGAR(UP)	D	For Tan Delta testing	12/Feb/2022	10:00	12/Feb/2022	14:00		PLANNED	Requested	
595	RQ81287	OCC_191	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON AGRA-SIKAR (PG) CKT-1 @SIKAR(PG)	D	For Line Reactor AMP Work	03/Feb/2022	09:00	03/Feb/2022	18:00		PLANNED	Requested	
596	RQ81252	OCC_191	slidcrs_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV HINDAUN(RS)	D	Half yearly Maintenance & testing work	23/Feb/2022	08:00	23/Feb/2022	18:00		PLANNED	Requested	
597	RQ81251	OCC_191	slidcrs_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV AKAL(RS)	D	ATTEND OIL LEAKAGE OF MAINTANK	22/Feb/2022	08:00	22/Feb/2022	18:00		PLANNED	Requested	
598	RQ81254	OCC_191	slidcrs_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV AKAL(RS)	D	Quarterly Maintenance	21/Feb/2022	08:00	21/Feb/2022	18:00		PLANNED	Requested	
599	RQ80809	OCC_191	slidcrs_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV PHAGI(RS)	D	1. For the measurement of Tan Delta Bushings. 2. Other maintenance work of Reactor. 3. Tightening of clamp connectors of equipments.	21/Feb/2022	08:00	21/Feb/2022	18:00		PLANNED	Requested	
600	RQ81255	OCC_191	slidcrs_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400 KV BABAI(RS)	D	Quarterly Maintenance	17/Feb/2022	09:30	17/Feb/2022	15:00		PLANNED	Requested	
601	RQ81250	OCC_191	slidcrs_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV CHITTORGARH(RS)	D	FOR MAINTAINCE WORK and Testing work	17/Feb/2022	08:00	17/Feb/2022	18:00		PLANNED	Requested	
602	RQ81253	OCC_191	slidcrs_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV MERTA(RS)	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	03/Feb/2022	08:00	03/Feb/2022	18:00		PLANNED	Requested	
603	RQ81415	OCC_191	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_II(PG)	D	FOR AMP WORK	22/Feb/2022	17:00	22/Feb/2022	23:00		PLANNED	Requested	
604	RQ80932	OCC_191	stuup_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV AGRA SOUTH(UP)	D	Routine testing and maintenance	21/Feb/2022	10:30	22/Feb/2022	18:30		PLANNED	Requested	
605	RQ80921	OCC_191	stuup_sd	BR/BSR/MSC/M SR	63 MVAR BUS REACTOR NO 1 AT 400KV ORAI(UP)	C	for replacement of 400 kv R & Y phase bushing of 63 mvar reactor.	21/Feb/2022	09:30	26/Feb/2022	18:00		PLANNED	Requested	
606	RQ80928	OCC_191	stuup_sd	BR/BSR/MSC/M SR	63 MVAR BUS REACTOR NO 1 AT 400KV MURADNAGAR_2(U P)	D	preventive maintenance and testing and tightening work	21/Feb/2022	09:00	21/Feb/2022	17:00		PLANNED	Requested	
607	RQ80931	OCC_191	stuup_sd	BR/BSR/MSC/M SR	63 MVAR BUS REACTOR NO 1 AT 400KV MUZAFFARNAGAR(UP)	C	For oil filtration	08/Feb/2022	10:00	11/Feb/2022	16:00		PLANNED	Requested	
608	RQ80923	OCC_191	stuup_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV BAREILLY(UP)	C	bus reactor is energised through transfer bus, there is no separate bus for bus reactor	01/Feb/2022	10:00	20/Feb/2022	19:00		PLANNED	Requested	
609	RQ80933	OCC_191	stuup_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV BARA(UP)	C	Construction of Fire wall due to induction effect in switchyard, shutdown required for safety purpose	01/Feb/2022	08:00	28/Feb/2022	19:00		PLANNED	Requested	
610	RQ81292	OCC_191	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV KOTESWAR(TH)	C	FOR ATTENDING PRD LEAKAGE	16/Feb/2022	09:00	17/Feb/2022	18:00		PLANNED	Requested	
611	RQ81414	OCC_191	cpcc1_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV BALLABHGARH(PG)	D	For onload testing & tuning of CSD	10/Feb/2022	09:00	10/Feb/2022	18:00		PLANNED	Requested	
612	RQ81530	OCC_191	cpcc1_sd	BR/BSR/MSC/M SR	225 MVAR BUS SERIES REACTOR NO 1 AT 400 KV MANDOLA(PG)	D	FOR AMP WORK	06/Feb/2022	08:00	06/Feb/2022	18:00	75 MVAR BUS series reactor	PLANNED	Requested	
613	RQ81680	OCC_191	cpcc2_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 2 AT 400 KV MOGA(PG)	D	For rectification of FO temperature sensor.	04/Feb/2022	08:00	04/Feb/2022	18:00	Kindly approve	PLANNED	Requested	
614	RQ81290	OCC_191	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV JIND(PG)	D	VFTD of neutral bushing	01/Feb/2022	09:00	01/Feb/2022	18:00		PLANNED	Requested	
615	RQ81519	OCC_191	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV SONIPAT(PG)	D	Retrofitting of REF and Differential relay	01/Feb/2022	09:00	02/Feb/2022	18:00		PLANNED	Requested	
616	RQ81413	OCC_191	cpcc1_sd	BR/BSR/MSC/M SR	225 MVAR BUS SERIES REACTOR NO 1 AT 400 KV BALLABHGARH(PG)	C	For Replacement of R-ph Series Reactor	01/Feb/2022	09:00	03/Feb/2022	18:00		PLANNED	Requested	
617	RQ80858	OCC_191	slidcps_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV MAKHU(PS)	D	Cleaning and Recording of IR Values of Bay 415 CT's and Cbcleaning of CTR Panel and Terminal tightening of Reactor MB, checking of HWSS	10/Feb/2022	08:00	10/Feb/2022	18:00		PLANNED	Requested	
618	RQ81498	OCC_191	bbmb_sd	BAY	407 TIE BAY - 400KV PANCHKULA(PG)-PANIPAT(BB) (BB) CKT-1 AND 400KV DADRI(NT)-PANIPAT(BB) (PG) CKT-2 AT PANIPAT(BB)	D	Y. MTC.	28/Feb/2022	08:00	28/Feb/2022	18:00		PLANNED	Requested	

619	RQ81493	OCC_191	bbmb_sd	BAY	X2 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT PANIPAT(BB) (BBMB)	D	Y. MTC.	16/Feb/2022	08:00	16/Feb/2022	18:00		PLANNED	Requested
620	RQ81495	OCC_191	bbmb_sd	BAY	401 MAIN BAY - 400KV PANCHKULA(PG)-PANIPAT(BB) (BB) CKT-1 AT PANIPAT(BB)	D	Y. MTC.	14/Feb/2022	08:00	14/Feb/2022	18:00		PLANNED	Requested
621	RQ81426	OCC_191	cpcc1_sd	BAY	418 MAIN BAY - 400 KV FATEHGARH_III(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2 (POWERGRID) AT 400 KV FATEHGARH_III(PG)	D	FOR AMP WORK	26/Feb/2022	17:00	26/Feb/2022	23:00		PLANNED	Requested
622	RQ81497	OCC_191	bbmb_sd	BAY	X6-CB MAIN BAY - 400/220 KV 450 MVA ICT 1 AT PANIPAT(BB) AND 400KV BUS 1 AT PANIPAT(BB) AT 400 KV PANIPAT(BB)	D	Y. MTC.	26/Feb/2022	08:00	26/Feb/2022	18:00		PLANNED	Requested
623	RQ81427	OCC_191	cpcc1_sd	BAY	421 MAIN BAY - 400 KV FATEHGARH_III(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1 (POWERGRID) AT 400 KV FATEHGARH_III(PG)	D	FOR AMP WORK	24/Feb/2022	17:00	24/Feb/2022	23:00		PLANNED	Requested
624	RQ81499	OCC_191	bbmb_sd	BAY	X5-CB MAIN BAY - 400/220 KV 450 MVA ICT 1 AT PANIPAT(BB) AND 400KV BUS 2 AT PANIPAT(BB) AT 400 KV PANIPAT(BB)	D	Y. MTC.	22/Feb/2022	08:00	22/Feb/2022	18:00		PLANNED	Requested
625	RQ81496	OCC_191	bbmb_sd	BAY	X4-CB MAIN BAY - 400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-1 AT 400KV PANIPAT(BB)	D	Y. MTC.	21/Feb/2022	08:00	21/Feb/2022	18:00		PLANNED	Requested
626	RQ81537	OCC_191	cpcc1_sd	BAY	41112 TIE BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV MEERUT(PG) (POWERGRID) AND 400/220 KV 315 MVA ICT 1 AT MEERUT(PG) AT 400 KV MEERUT(PG) (POWERGRID)	C	CB Pole Overhauling	18/Feb/2022	08:00	21/Feb/2022	18:00		PLANNED	Requested
627	RQ81494	OCC_191	bbmb_sd	BAY	X3-CB TIE BAY - 400/220 KV 450 MVA ICT 2 AT PANIPAT(BB) AND 400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-1 AT 400 KV PANIPAT(BB)	D	Y. MTC.	18/Feb/2022	08:00	18/Feb/2022	18:00		PLANNED	Requested
628	RQ81448	OCC_191	cpcc1_sd	BAY	418 MAIN BAY - 400KV MAINPURI-BALLABHGARH (PG) CKT-1 AT BALLABHGARH(PG)	C	For CB replacement work	17/Feb/2022	08:00	21/Feb/2022	18:00		PLANNED	Requested
629	RQ81430	OCC_191	cpcc1_sd	BAY	407 MAIN BAY - 400/220KV 500 MVA ICT 4 AT MAHARANIBAGH(PG)	C	" ICT-4 is last equipment. so to integrate the Bus Bar, SF6 gas will reduce to this bay also. Therefore its shut down required."	15/Feb/2022	09:00	20/Feb/2022	18:00		PLANNED	Requested
630	RQ81677	OCC_191	cpcc2_sd	BAY	407 MAIN BAY - 400KV MOGA-HISSAR (PG) CKT-1 AT MOGA(PG)	C	For CB retrofitting works.	15/Feb/2022	08:00	01/Mar/2022	18:00	Kindly approve	PLANNED	Requested
631	RQ81582	OCC_191	cpcc1_sd	BAY	416 MAIN BAY - 765/400KV 1000 MVA ICT 1 AT BHIWANI(PG)	C	For Re-commissioning of Protection System of 416 Bay as per upcoming series reactor under SS34 Package	15/Feb/2022	08:00	28/Feb/2022	18:00		PLANNED	Requested
632	RQ81584	OCC_191	cpcc1_sd	BAY	417 TIE BAY - 400KV BHIWANI-HISSAR (PG) CKT-1 AND 765/400KV 1000 MVA ICT 1 AT BHIWANI(PG)	C	For Replacement of existing CB with CB having closing resistor under Bay extrn Pkg SS34	15/Feb/2022	08:00	25/Feb/2022	18:00		PLANNED	Requested
633	RQ81702	OCC_191	cpcc1_sd	BAY	497 MAIN BAY - 400 KV MEERUT(PG)-MUZAFFARNAGAR(UP) (PG) CKT-1 AT MUZAFFARNAGAR(UP)	D	FOR AMP WORK	14/Feb/2022	08:00	14/Feb/2022	18:00		PLANNED	Requested
634	RQ81444	OCC_191	cpcc1_sd	BAY	418 MAIN BAY - 400 KV ROORKEE(PG)-KASHIPUR(UK) (PG) CKT-1 AT KASHIPUR(UK)	D	FOR AMP WORK	13/Feb/2022	08:00	13/Feb/2022	18:00	400KV MAIN BAY NO. 418 (MAIN BAY OF KASHIPUR-ROORKEE-CKT-I) AT PTCLUL, KASHIPUR	PLANNED	Requested
635	RQ81535	OCC_191	cpcc1_sd	BAY	404 MAIN BAY - 400KV MEERUT-MANDOLA (PG) CKT-2 AT MEERUT(PG)	C	CB Pole Overhauling	12/Feb/2022	08:00	17/Feb/2022	18:00		PLANNED	Requested

636	RQ81442	OCC_191	cpcc1_sd	BAY	416 MAIN BAY - 400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-1 (POWERGRID) AT BAREILLY_2(PG)	D	FOR AMP WORK	11/Feb/2022	08:00	11/Feb/2022	18:00	400KV MAIN BAY NO. 416 (MAIN BAY OF KASHIPUR- BAREILLY CKT-I) AT PTCUL, KASHIPUR	PLANNED	Requested	
637	RQ81541	OCC_191	cpcc1_sd	BAY	40910 MAIN BAY - 400 KV MEERUT(PG)- MUZAFFARNAGAR(UP) (PG) CKT-1 (POWERGRID) AND FUTURE AT 400 KV MEERUT(PG) (POWERGRID)	C	CSD Installation and commissioning	11/Feb/2022	08:00	13/Feb/2022	18:00		PLANNED	Requested	
638	RQ81547	OCC_191	cpcc1_sd	BAY	413 MAIN BAY - 400KV BHIWADI-HISSAR (PG) CKT-1 AT BHIWADI(PG)	C	Retrofitting of old BHEL CB with new GE CB	11/Feb/2022	08:00	20/Feb/2022	18:00		PLANNED	Requested	
639	RQ81546	OCC_191	cpcc1_sd	BAY	401 MAIN BAY - 400KV AGRA-BHIWADI (PG) CKT-1 AT BHIWADI(PG)	C	Retrofitting of old BHEL CB with new GE CB	11/Feb/2022	08:00	20/Feb/2022	18:00	400KV Bay No 407 Agra 1 Main Bay	PLANNED	Requested	
640	RQ81439	OCC_191	cpcc1_sd	BAY	413 MAIN BAY - 400 KV ROORKEE(PG)-KASHIPUR(UK) (PG) CKT-2 (POWERGRID)	D	FOR AMP WORK	10/Feb/2022	08:00	10/Feb/2022	18:00	400KV MAIN BAY NO. 413 (MAIN BAY OF KASHIPUR- ROORKEE-CKT-II) AT PTCUL, KASHIPUR	PLANNED	Requested	
641	RQ81542	OCC_191	cpcc1_sd	BAY	41112 TIE BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV MEERUT(PG) (POWERGRID) AND 400/220 KV 315 MVA ICT 1 AT MEERUT(PG) AT 400 KV MEERUT(PG) (POWERGRID)	C	CSD Installation and commissioning	09/Feb/2022	08:00	10/Feb/2022	18:00		PLANNED	Requested	
642	RQ81441	OCC_191	cpcc1_sd	BAY	415 MAIN BAY - 400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-2 (POWERGRID)	D	FOR AMP WORK	08/Feb/2022	08:00	08/Feb/2022	18:00	400KV MAIN BAY NO. 415 (MAIN BAY OF KASHIPUR- BAREILLY CKT-II) AT PTCUL, KASHIPUR	PLANNED	Requested	
643	RQ81447	OCC_191	cpcc1_sd	BAY	417 TIE BAY - 400 KV MAINPURI-BALLABHGARH (PG) CKT-1 AND FUTURE AT BALLABHGARH(PG)	C	For CB replacement work	08/Feb/2022	08:00	14/Feb/2022	18:00		PLANNED	Requested	
644	RQ81543	OCC_191	cpcc1_sd	BAY	409 MAIN BAY - 400KV BUS 2 AT MEERUT(PG) (POWERGRID) AT 400 KV MEERUT(PG)	C	CSD Installation and commissioning	07/Feb/2022	08:00	08/Feb/2022	18:00		PLANNED	Requested	
645	RQ81528	OCC_191	cpcc1_sd	BAY	422 MAIN BAY - 400KV MEERUT(PG)-MANDOLA(PG) (PL) CKT-3 AT MANDOLA(PG)	C	ABB BREAKER OVERHAULLING	07/Feb/2022	08:00	11/Feb/2022	18:00		PLANNED	Requested	
646	RQ80967	OCC_191	stuup_sd	BAY	497 MAIN BAY - 400 KV MEERUT(PG)- MUZAFFARNAGAR(UP) (PG) CKT-1 AT MUZAFFARNAGAR(UP)	D	For Breaker testing and Maintenance	06/Feb/2022	10:00	06/Feb/2022	16:00		PLANNED	Requested	
647	RQ81534	OCC_191	cpcc1_sd	BAY	408 MAIN BAY - 400 KV MEERUT-BAGHPAT (PG) CKT-2 AT MEERUT	C	CB Pole Overhauling	06/Feb/2022	08:00	11/Feb/2022	18:00		PLANNED	Requested	
648	RQ81540	OCC_191	cpcc1_sd	BAY	411 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV MEERUT(PG) (POWERGRID) AT 400 KV MEERUT(PG)	C	CSD Installation and commissioning	05/Feb/2022	08:00	06/Feb/2022	18:00		PLANNED	Requested	
649	RQ81526	OCC_191	cpcc1_sd	BAY	427 MAIN BAY - 400KV MEERUT(PG)-MANDOLA(PG) (PL) CKT-4 AT MANDOLA(PG)	C	ABB BREAKER OVERHAULLING	04/Feb/2022	08:00	07/Feb/2022	18:00		PLANNED	Requested	
650	RQ81445	OCC_191	cpcc1_sd	BAY	412 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV ROORKEE(PG)	D	FOR AMP WORK	02/Feb/2022	08:00	02/Feb/2022	18:00		PLANNED	Requested	
651	RQ81618	OCC_191	cpcc2_sd	BAY	426 TIE BAY - 400/220KV 315 MVA ICT 3 AT KISHENPUR(PG) AND FUTURE	C	For Installation of IPS Aluminum tube conductor and replacement of Dropper from JackBus to Bus Isolator in O1 No. 400KV, 125MVAR Reactor bay in Bay No 427.	01/Feb/2022	09:00	20/Feb/2022	18:00	Kindly approve	PLANNED	Requested	
652	RQ81446	OCC_191	cpcc1_sd	BAY	420 TIE BAY - 400 KV MAINPURI-BALLABHGARH (PG) CKT-2 AND FUTURE AT BALLABHGARH(PG)	C	For CB replacement work	01/Feb/2022	08:00	07/Feb/2022	18:00		PLANNED	Requested	

653	RQ81581	OCC_191	cpcc1_sd	BAY	420 TIE BAY - 400KV BHIWANI(PG)-BAWANA(DTL) (PG) CKT-1 AND FUTURE AT BHIWANI(PG)	C	For Shiting of 765KV ICT-1 from Bay 416 to 419 under Bay Extension Work SS34	01/Feb/2022	08:00	15/Feb/2022	18:00		PLANNED	Requested
654	RQ81533	OCC_191	cpcc1_sd	BAY	40708 TIE BAY - 400 KV MEERUT-BAGHPAT (PG) CKT-1 AND 400 KV MEERUT-BAGHPAT (PG) CKT-2 AT 400 KV MEERUT(PG)	C	CB Pole Overhauling	01/Feb/2022	08:00	05/Feb/2022	18:00		PLANNED	Requested
655	RQ81529	OCC_191	cpcc1_sd	BAY	419 MAIN BAY - 400KV MEERUT-MANDOLA (PG) CKT-2 AT MANDOLA(PG)	C	CGL BREAKER OVERHAULLING	01/Feb/2022	08:00	04/Feb/2022	18:00		PLANNED	Requested
656	RQ81527	OCC_191	cpcc1_sd	BAY	426 TIE BAY - 400KV MEERUT(PG)-MANDOLA(PG) (PL) CKT-4 AND FUTURE AT MANDOLA(PG)	C	ABB BREAKER OVERHAULLING	01/Feb/2022	08:00	04/Feb/2022	18:00		PLANNED	Requested
657	RQ80984	OCC_191	singrauli_sd	BAY	424-85 BUS SECTIONALIZER BAY - 400KV BUS 2 AT SINGRAULI(NT) AND 400KV BUS 4 AT SINGRAULI(NT) AT 400 KV SINGRAULI(NT)	C	for SAS Integration	23/Feb/2022	08:00	26/Feb/2022	18:00		PLANNED	Requested
658	RQ80985	OCC_191	singrauli_sd	BAY	413 BUS SECTIONALIZER BAY - 400KV BUS 1 AT SINGRAULI(NT) AND 400KV BUS 3 AT SINGRAULI(NT) AT 400 KV SINGRAULI(NT)	C	for SAS Integration	19/Feb/2022	08:00	22/Feb/2022	18:00		PLANNED	Requested
659	RQ80980	OCC_191	singrauli_sd	BAY	405 BUS COUPLER BAY - 400KV BUS 1 AT SINGRAULI(NT) AND 400KV BUS 2 AT SINGRAULI(NT)	C	for Isolator SAS Integration work	14/Feb/2022	08:00	15/Feb/2022	18:00		PLANNED	Requested
660	RQ81062	OCC_191	stuup_sd	BAY	410 MAIN BAY - 400/220KV 315 MVA ICT 3 AT SARNATH(UP)	C	Major overhauling of Main Circuit Breaker	21/Feb/2022	10:00	27/Feb/2022	18:00	315MVA ICT-03 will remain charged through TBC Circuit Breaker & there will be no outage.	PLANNED	Requested
661	RQ80970	OCC_191	stuup_sd	BAY	495 BUS COUPLER BAY - 400KV BUS 1 AT MUZAFFARNAGAR(UP) AND 400KV BUS 2 AT MUZAFFARNAGAR(UP)	D	For Bus Coupler Breaker testing and Maintenance	17/Feb/2022	10:00	17/Feb/2022	16:00		PLANNED	Requested
662	RQ80969	OCC_191	stuup_sd	BAY	492 MAIN BAY - 400/220KV 315 MVA ICT 3 AT MUZAFFARNAGAR(UP)	D	For Breaker testing and Maintenance	16/Feb/2022	10:00	16/Feb/2022	16:00		PLANNED	Requested
663	RQ80966	OCC_191	stuup_sd	BAY	406 BUS COUPLER BAY - 400KV BUS 1 AT ATAU(UP) AND 400KV BUS 2 AT ATAU(UP)	D	For annual maintenance & Testing work (Load will not interrupt during bus coupler bay Shutdown as load will be feed by Bus-1 & Bus-2)	14/Feb/2022	09:30	14/Feb/2022	16:00		PLANNED	Requested
664	RQ81063	OCC_191	stuup_sd	BAY	402 TIE BAY - 765/400KV 1000 MVA ICT 1 AT ANPARA_D(UP) AND 765/400KV 1000 MVA ICT 2 AT ANPARA_D(UP)	D	Testing of Bay CT and Circuit breaker (Tie bay- 402)	11/Feb/2022	10:00	11/Feb/2022	18:00	Annual Testing of Bay Equipments. Note:- ICT will remain in charged condition through 401 Main bay	PLANNED	Requested
665	RQ81261	OCC_191	slidcrs_sd	BAY	413 MAIN BAY - 400KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1 AT KAWAI SCTPS(APR)	C	Circuit Breaker Overhauling	18/Feb/2022	08:00	19/Feb/2022	18:00		PLANNED	Requested
666	RQ81262	OCC_191	slidcrs_sd	BAY	403 MAIN BAY - 400KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1 AT KAWAI SCTPS(APR)	C	Circuit Breaker Overhauling	16/Feb/2022	08:00	17/Feb/2022	18:00		PLANNED	Requested
667	RQ81260	OCC_191	slidcrs_sd	BAY	414 TIE BAY - 400KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1 AND FUTURE AT KAWAI SCTPS(APR)	D	Annual maintenance and testing of bay equipment's. (CT & Breaker)	08/Feb/2022	08:00	08/Feb/2022	18:00		PLANNED	Requested
668	RQ81258	OCC_191	slidcrs_sd	BAY	401 MAIN BAY - 63 MVAR BUS REACTOR NO 1 AT 400 KV KAWAI SCTPS(APR)	C	Circuit Breaker Overhauling	14/Feb/2022	08:00	15/Feb/2022	18:00		PLANNED	Requested

669	RQ81259	OCC_191	slcds_sd	BAY	410 MAIN BAY - 400/11 KV 80 MVA ST 2 AT KAWAI SCTPS(APR)	D	Annual maintenance and testing of bay equipments. (CT & Breaker)	10/Feb/2022	08:00	10/Feb/2022	18:00		PLANNED	Requested
670	RQ81443	OCC_191	cpcc1_sd	BAY	417 TIE BAY - 400KV ROORKEE(PG)-KASHIPUR(UK) (PG) CKT-1 AND 400KV BAREILLY(PG)-KASHIPUR(UK) (PG) CKT-1 AT KASHIPUR(UK)	D	FOR AMP WORK	12/Feb/2022	08:00	12/Feb/2022	18:00	400KV TIE BAY NO. 417 (TIE BAY OF KASHIPUR-BAREILLY CKT-1 AND KASHIPUR-ROORKEE-CKT-1) AT PTCUL, KASHIPUR	PLANNED	Requested
671	RQ81440	OCC_191	cpcc1_sd	BAY	414 TIE BAY - 400KV ROORKEE(PG)-KASHIPUR(UK) (PG) CKT-2 AND 400KV BAREILLY(PG)-KASHIPUR(UK) (PG) CKT-2 AT KASHIPUR(UK)	D	FOR AMP WORK	09/Feb/2022	08:00	09/Feb/2022	18:00	400KV TIE BAY NO. 414 (TIE BAY OF KASHIPUR-BAREILLY CKT-II AND KASHIPUR-ROORKEE-CKT-II) AT PTCUL, KASHIPUR	PLANNED	Requested
672	RQ80571	OCC_191	stuup_sd	BAY	411 TIE BAY - 400 KV AGRA SOUTH(UP)-FIROZABAD(PJFTL) (UP) CKT-1 (PJFTL) AND FUTURE AT 400 KV FIROZABAD(PJFTL) (PJFTL)	D	Annual Maintenance Plan (AMP)	10/Feb/2022	08:00	11/Feb/2022	18:00	AMP	PLANNED	Requested
673	RQ80839	OCC_191	slcdps_sd	BAY	401 MAIN BAY - 400KV TALWANDI SABOOI(PGS)-MUKTSAR(PG) (PS) CKT-1 AT MUKTSAR(PG)	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	07/Feb/2022	09:00	07/Feb/2022	17:00		PLANNED	Requested
674	RQ80837	OCC_191	slcdps_sd	BAY	406 MAIN BAY - 400KV MUKTSAR-MAKHU (PS) CKT-2 AT MUKTSAR(PG)	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	03/Feb/2022	09:00	03/Feb/2022	17:00		PLANNED	Requested
675	RQ80836	OCC_191	slcdps_sd	BAY	420 TIE BAY - 400 KV BHIWANI(BB)-RAJPURA(PS) (BB) CKT-1 AND FUTURE AT RAJPURA(PS)	D	Annual protection Testing	02/Feb/2022	10:00	02/Feb/2022	15:00	Only bay Shutdown Required	PLANNED	Requested
676	RQ81394	OCC_191	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT FATEHGARH_II(PG)	D	FOR AMP WORK	28/Feb/2022	17:00	28/Feb/2022	23:00		PLANNED	Requested
677	RQ81397	OCC_191	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT FATEHGARH_II(PG)	D	FOR AMP WORK	25/Feb/2022	17:00	25/Feb/2022	23:00		PLANNED	Requested
678	RQ81398	OCC_191	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT FATEHGARH_II(PG)	D	FOR AMP WORK	23/Feb/2022	17:00	23/Feb/2022	23:00		PLANNED	Requested
679	RQ81396	OCC_191	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FATEHGARH_II(PG)	D	FOR AMP WORK	21/Feb/2022	17:00	21/Feb/2022	23:00		PLANNED	Requested
680	RQ81395	OCC_191	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FATEHGARH_II(PG)	D	FOR AMP WORK	19/Feb/2022	17:00	19/Feb/2022	23:00		PLANNED	Requested
681	RQ81244	OCC_191	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BIKANER(PG)	D	PEAK ERECTION ACTIVITY AND EARTHWIRE ERECTION STRINGING WORK	19/Feb/2022	10:00	21/Feb/2022	18:00		PLANNED	Requested
682	RQ81561	OCC_191	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT AMRITSAR(PG)	D	For AMP works.	17/Feb/2022	10:00	17/Feb/2022	18:00	Kindly approve	PLANNED	Requested
683	RQ81103	OCC_191	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KANPUR(PG)	D	For realignment of 89C TBC isolator of ICT 2	16/Feb/2022	10:00	16/Feb/2022	18:00		PLANNED	Requested
684	RQ81243	OCC_191	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BIKANER(PG)	D	PEAK ERECTION ACTIVITY AND EARTHWIRE ERECTION STRINGING WORK	16/Feb/2022	10:00	18/Feb/2022	18:00		PLANNED	Requested
685	RQ81560	OCC_191	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT AMRITSAR(PG)	D	For AMP works.	16/Feb/2022	10:00	16/Feb/2022	18:00	Kindly approve	PLANNED	Requested
686	RQ81013	OCC_191	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT LUCKNOW_1(PG)	D	AMP Works	16/Feb/2022	09:00	16/Feb/2022	18:00		PLANNED	Requested
687	RQ81559	OCC_191	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AMRITSAR(PG)	D	For AMP works.	15/Feb/2022	10:00	15/Feb/2022	18:00	Kindly approve	PLANNED	Requested
688	RQ81513	OCC_191	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MAHARANIBAGH(PG)	C	"ICT-4 is last equipment. so to integrate the Bus Bar, SF6 gas will reduce to this bay also. Therefore its shut down required."	15/Feb/2022	09:00	20/Feb/2022	18:00		PLANNED	Requested
689	RQ81369	OCC_191	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT SONIPAT(PG)	D	Fine Tuning of CSD installed in newly commissioned 500 MVA ICT-III	15/Feb/2022	08:00	15/Feb/2022	18:00		PLANNED	Requested
690	RQ81240	OCC_191	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BHINMAL(PG)	C	AMP purpose and for attend oil leakage	11/Feb/2022	09:00	12/Feb/2022	18:00		PLANNED	Requested
691	RQ81368	OCC_191	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SONIPAT(PG)	D	Construction works for Integration of new 220 Line Bay(213 and 214) with Bus-2,	11/Feb/2022	08:00	12/Feb/2022	18:00		PLANNED	Requested
692	RQ81239	OCC_191	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BHINMAL(PG)	C	AMP purpose and for attend oil leakage	09/Feb/2022	09:00	10/Feb/2022	18:00		PLANNED	Requested
693	RQ81038	OCC_191	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT FATEHPUR(PG)	D	AMP Works	08/Feb/2022	10:00	08/Feb/2022	18:00		PLANNED	Requested
694	RQ81524	OCC_191	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT KURUKSHETRA(PG)	D	FOR AMP WORK	08/Feb/2022	08:00	08/Feb/2022	18:00		PLANNED	Requested

695	RQ81165	OCC_191	slcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAWANA(DV)	C	commissioning of BCP/MU under PSDf scheme.	07/Feb/2022	10:00	08/Feb/2022	22:00		PLANNED	Requested
696	RQ81626	OCC_191	cpcc_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT KISHENPUR(PG)	D	For BB extension work/ BB Teed Stability test works for upcoming 01 No. 400KV 125 MVAR Reactor bay in Bay No 427.	07/Feb/2022	09:00	07/Feb/2022	18:00	Kindly approve	PLANNED	Requested
697	RQ81238	OCC_191	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT SIKAR(PG)	C	To attend oil leakage from bell tank of ICT-2 at Sikar Ss	05/Feb/2022	08:00	19/Feb/2022	18:00		PLANNED	Requested
698	RQ81577	OCC_191	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HAMIRPUR(PG)	D	For SF6 Top-up in GIS GC01 Compartment of Bay 204 (ICT-1). We will require shutdown of Bay 204 (ICT-1) and 220 kV Bus-1 for the said top-up simultaneously..	03/Feb/2022	11:00	03/Feb/2022	12:00	Kindly approve	PLANNED	Requested
699	RQ81514	OCC_191	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SONIPAT(PG)	D	Retrofitting of REF and Differential relay	03/Feb/2022	09:00	03/Feb/2022	18:00		PLANNED	Requested
700	RQ81242	OCC_191	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT JIND(PG)	D	Oil sampling of R-phase HV side bushing for DGA testing.	03/Feb/2022	09:00	03/Feb/2022	18:00		PLANNED	Requested
701	RQ81515	OCC_191	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SONIPAT(PG)	D	Retrofitting of REF and Differential relay	02/Feb/2022	09:00	02/Feb/2022	18:00		PLANNED	Requested
702	RQ81591	OCC_191	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JALANDHAR(PG)	D	For safe working condition during BB Stability testing for upcoming 02 no.s 220kV 25 MVAR Bus Reactor Extension work at Jalandhar due to high induction.	02/Feb/2022	09:00	02/Feb/2022	19:00	Kindly approve	PLANNED	Requested
703	RQ81241	OCC_191	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BASSI(PG)	C	Complete Overhauling work of ICT-02	02/Feb/2022	08:00	14/Feb/2022	18:00		PLANNED	Requested
704	RQ81245	OCC_191	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KOTA(PG)	D	Oil sampling of 03 nos of CT ,	01/Feb/2022	10:00	01/Feb/2022	13:00		PLANNED	Requested
705	RQ81237	OCC_191	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SAHARANPUR(PG)	D	AMP Purpose	01/Feb/2022	09:00	02/Feb/2022	18:00		PLANNED	Requested
706	RQ81512	OCC_191	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAHARANIBAGH(PG)	D	AMP Purpose	01/Feb/2022	09:00	01/Feb/2022	18:00		PLANNED	Requested
707	RQ81097	OCC_191	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SOHAWAL(PG)	D	Shut down required on 24.01.22 to complete balance AMP work	01/Feb/2022	09:00	01/Feb/2022	18:00		PLANNED	Requested
708	RQ81247	OCC_191	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ROORKEE(PG)	D	OIL SAMPLING OF CTs	01/Feb/2022	09:00	01/Feb/2022	13:00	S/D may be availed on dt 22.01.2022	PLANNED	Requested
709	RQ81679	OCC_191	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT MOGA(PG)	D	For correction of Isolator orientation to prevent phase-to-phase flashover.	01/Feb/2022	08:00	01/Feb/2022	18:00	Kindly approve	PLANNED	Requested
710	RQ81479	OCC_191	bbmb_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BALLABHGARH(PG)	D	For Automation of Sub-station.	01/Feb/2022	07:00	01/Feb/2022	18:00		PLANNED	Requested
711	RQ80988	OCC_191	slcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT LONI HARSH VIHAR(DV)	D	TAN Delta testing & General Maintenance	28/Feb/2022	10:00	28/Feb/2022	17:00		PLANNED	Requested
712	RQ81147	OCC_191	slcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MUNDKA(DV)	D	Replacement of Y phase 220kV CT incomer side due to leakage of oil and higher tan delta value.	03/Feb/2022	10:00	03/Feb/2022	17:00		PLANNED	Requested
713	RQ80778	OCC_191	slcdhr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KABULPUR(HV)	D	Oil leakage from NCT of ICT	25/Feb/2022	10:00	25/Feb/2022	16:00		PLANNED	Requested
714	RQ80779	OCC_191	slcdhr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DEEPALPUR(JHKT)	D	FOR AMP WORK	25/Feb/2022	09:00	25/Feb/2022	17:00		PLANNED	Requested
715	RQ81388	OCC_191	slcdhr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT DAULATABAD(HV)	D	For testing of master control unit (MCU), testing of Bus bar protection with Bus-2	08/Feb/2022	14:00	08/Feb/2022	15:30		PLANNED	Requested
716	RQ81387	OCC_191	slcdhr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT DAULATABAD(HV)	D	For testing of master control unit (MCU), testing of Bus bar protection with Bus-2	08/Feb/2022	14:00	08/Feb/2022	15:30		PLANNED	Requested
717	RQ81386	OCC_191	slcdhr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DAULATABAD(HV)	D	For testing of master control unit (MCU), testing of Bus bar protection with Bus-2	08/Feb/2022	12:00	08/Feb/2022	13:30		PLANNED	Requested
718	RQ80961	OCC_191	slcdhr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DAULATABAD(HV)	D	For testing of master control unit (MCU), testing of Bus bar protection with Bus-2	08/Feb/2022	12:00	08/Feb/2022	13:30		PLANNED	Requested
719	RQ81205	OCC_191	slcdcr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HINDAUN(RS)	D	Half yearly Maintenance & testing work	25/Feb/2022	08:00	25/Feb/2022	18:00		PLANNED	Requested
720	RQ81204	OCC_191	slcdcr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HINDAUN(RS)	D	Half yearly Maintenance & testing work	24/Feb/2022	08:00	24/Feb/2022	18:00		PLANNED	Requested
721	RQ81213	OCC_191	slcdcr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANKANI(RS)	D	Preventive Maintenance work and Testing of Bay & Equipments	24/Feb/2022	08:00	25/Feb/2022	18:00		PLANNED	Requested
722	RQ81214	OCC_191	slcdcr_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT KANKANI(RS)	D	Preventive Maintenance work and Testing of Bay & Equipments	21/Feb/2022	08:00	22/Feb/2022	18:00		PLANNED	Requested
723	RQ81210	OCC_191	slcdcr_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT AKAL(RS)	C	ATTEND OIL LEAKAGE OF MAINTANK	14/Feb/2022	08:00	18/Feb/2022	18:00		PLANNED	Requested
724	RQ81266	OCC_191	slcdcr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT AIMER(RS)	D	Half Yearly maintenance work of 400/220 KV , 315 MVA ICT-III (KANOHR) & associated equipments of Bay (418) .	11/Feb/2022	08:00	11/Feb/2022	18:00		PLANNED	Requested
725	RQ81203	OCC_191	slcdcr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MERTA(RS)	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	09/Feb/2022	08:00	09/Feb/2022	18:00		PLANNED	Requested

726	RQ81265	OCC_191	slcds_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AJMER(RS)	D	Half Yearly maintenance work of 400/220 KV , 315 MVA ICT-1 (ALSTOM) & associated equipments of Bay (409) .	09/Feb/2022	08:00	09/Feb/2022	18:00		PLANNED	Requested
727	RQ81212	OCC_191	slcds_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MERTA(RS)	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	08/Feb/2022	08:00	08/Feb/2022	18:00		PLANNED	Requested
728	RQ81211	OCC_191	slcds_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BIKANER(RS)	D	Routine Maintenance	08/Feb/2022	08:00	08/Feb/2022	18:00		PLANNED	Requested
729	RQ81207	OCC_191	slcds_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT RATANGARH(RS)	D	Maintenance work of bay equipments , isolators and testing work of bay equipments.	05/Feb/2022	08:00	05/Feb/2022	18:00		PLANNED	Requested
730	RQ81206	OCC_191	slcds_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT AKAL(RS)	D	Quarterly Maintenance	04/Feb/2022	08:00	04/Feb/2022	18:00		PLANNED	Requested
731	RQ81208	OCC_191	slcds_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BIKANER(RS)	D	Routine Maintenance	03/Feb/2022	08:00	03/Feb/2022	18:00		PLANNED	Requested
732	RQ81215	OCC_191	slcds_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT AKAL(RS)	D	Quarterly Maintenance	02/Feb/2022	08:00	02/Feb/2022	18:00		PLANNED	Requested
733	RQ80795	OCC_191	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SULTANPUR(UP)	D	For Routine bay maintenance	22/Feb/2022	10:00	22/Feb/2022	18:00		PLANNED	Requested
734	RQ80853	OCC_191	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GR.NOIDA(UPC)	D	For Annual Maintenance & Testing work of ICT	22/Feb/2022	10:00	22/Feb/2022	12:00		PLANNED	Requested
735	RQ80794	OCC_191	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 2 AT SULTANPUR(UP)	C	For overhauling of circuit breaker	21/Feb/2022	10:00	23/Feb/2022	18:00		PLANNED	Requested
736	RQ80577	OCC_191	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT GR.NOIDA(UPC)	D	For general maintenance work.	20/Feb/2022	10:30	20/Feb/2022	15:00		PLANNED	Requested
737	RQ81009	OCC_191	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SULTANPUR(UP)	D	For Routine bay maintenance	18/Feb/2022	10:00	18/Feb/2022	18:00		PLANNED	Requested
738	RQ80815	OCC_191	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MURADNAGAR_z(U P)	D	preventive maintenance and testing and tightening work	17/Feb/2022	09:00	17/Feb/2022	17:00		PLANNED	Requested
739	RQ80793	OCC_191	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAREILLY(UP)	D	preventive maintenance	15/Feb/2022	10:00	15/Feb/2022	17:00		PLANNED	Requested
740	RQ80848	OCC_191	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 1 AT NEHTAUR(UP)	D	200MVA ICT-1 & 2 shutdown are required simultaneously for annual maintenance of LV side 132kv Bus	15/Feb/2022	10:00	15/Feb/2022	13:00		PLANNED	Requested
741	RQ80847	OCC_191	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 2 AT NEHTAUR(UP)	D	200MVA ICT-1 & 2 shutdown are required simultaneously for annual maintenance of LV side 132kv Bus	15/Feb/2022	10:00	15/Feb/2022	13:00		PLANNED	Requested
742	RQ80832	OCC_191	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PANKI(UP)	D	Bay tightening and Maintenance.	11/Feb/2022	08:00	12/Feb/2022	17:00		PLANNED	Requested
743	RQ80576	OCC_191	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GR.NOIDA(UPC)	D	For general maintenance work	10/Feb/2022	10:30	10/Feb/2022	16:00		PLANNED	Requested
744	RQ80834	OCC_191	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 2 AT ORAI(UP)	D	for routine testing and maintenance.	10/Feb/2022	09:30	10/Feb/2022	18:00		PLANNED	Requested
745	RQ80814	OCC_191	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 1 AT MURADNAGAR_z(U P)	D	preventive maintenance and testing and tightening work	10/Feb/2022	09:00	10/Feb/2022	17:00		PLANNED	Requested
746	RQ80831	OCC_191	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT PANKI(UP)	D	Bay tightening and Maintenance.	09/Feb/2022	08:00	10/Feb/2022	17:00		PLANNED	Requested
747	RQ80811	OCC_191	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MORADABAD(UP)	D	Annual Maintenance of Transformer, Testing of CT, Busing tan delta. & Clampes and connectors Checking.	08/Feb/2022	10:00	09/Feb/2022	18:00	Annual Maintenance of Transformer, Testing of CT, Busing tan delta. & Clampes and connectors Checking.	PLANNED	Requested
748	RQ80833	OCC_191	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ORAI(UP)	D	for routine testing and maintenance.	08/Feb/2022	09:30	08/Feb/2022	18:00	power will evacuate from 315 MVA ICT-1 .	PLANNED	Requested
749	RQ80818	OCC_191	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MUZAFFARNAGAR(UP)	D	For Tan Delta testing	07/Feb/2022	10:00	07/Feb/2022	17:00		PLANNED	Requested
750	RQ80845	OCC_191	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GORAKHPUR(UP)	D	For replacement of 70KN Disc Insulator by 120 KN Disc Insulator in 220 KV Main Bus-II & Jack Bus	04/Feb/2022	10:00	04/Feb/2022	15:00	Supply Not affected	PLANNED	Requested
751	RQ80792	OCC_191	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAREILLY(UP)	D	preventive maintenance	04/Feb/2022	10:00	04/Feb/2022	19:00		PLANNED	Requested
752	RQ80846	OCC_191	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 3 AT GORAKHPUR(UP)	D	For replacement of 70KN Disc Insulator by 120 KN Disc Insulator in 220 KV Main Bus-II & Jack Bus	04/Feb/2022	10:00	04/Feb/2022	15:00	Supply Not affected	PLANNED	Requested
753	RQ80844	OCC_191	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT GORAKHPUR(UP)	D	For replacement of 70KN Disc Insulator by 120 KN Disc Insulator in 220 KV Main Bus-II & Jack Bus	03/Feb/2022	10:00	03/Feb/2022	15:00	Supply Not affected	PLANNED	Requested
754	RQ81209	OCC_191	slcds_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DEEDWANA(MTS)	D	For annual preventive maintenance purpose	21/Feb/2022	08:00	21/Feb/2022	18:00		PLANNED	Requested
755	RQ80830	OCC_191	slcds_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NAKODAR(PSG)	D	Periodic Maintenance	18/Feb/2022	09:00	18/Feb/2022	17:00		PLANNED	Requested
756	RQ80829	OCC_191	slcds_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NAKODAR(PSG)	D	Periodic Maintenance	17/Feb/2022	09:00	17/Feb/2022	17:00		PLANNED	Requested
757	RQ80828	OCC_191	slcds_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NAKODAR(PSG)	D	Periodic Maintenance	09/Feb/2022	09:00	09/Feb/2022	17:00		PLANNED	Requested

758	RQ80826	OCC_191	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAKHU(PS)	D	Nut bolt tightening and cleaning of Bay 420 CT, CB, isolators and CB and cleaning of BMK and C&R Panel and the terminal tightening of CT JB and CB MB	08/Feb/2022	09:00	08/Feb/2022	17:00		PLANNED	Requested
759	RQ80827	OCC_191	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT DHURI(PS)	D	Complete body cleaning & Tightening of transformer bush. Tightening of links of Marshalling box of Transformer	08/Feb/2022	09:00	08/Feb/2022	17:00	-	PLANNED	Requested
760	RQ80825	OCC_191	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)	D	Maintenance of ICT Bushing Clamps, 220 kV Output Bus bar, Transformer Cleaning	07/Feb/2022	09:00	07/Feb/2022	17:00	-	PLANNED	Requested
761	RQ80824	OCC_191	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)	D	403 89A, 402 89B isolator	04/Feb/2022	09:00	04/Feb/2022	17:00	-	PLANNED	Requested
762	RQ80823	OCC_191	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)	D	Maintenance of 403 89L, LA (HV), LA (IV), Body Cleaning of ICT	03/Feb/2022	09:00	03/Feb/2022	17:00	-	PLANNED	Requested
763	RQ80822	OCC_191	slcdps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAKHU(PS)	D	Nut bolt tightening and cleaning of Bay 213(IV Side) LA, CT, Isolators and CB and cleaning of BMK and C&R Panel and the terminal tightening of CT JB and CB MB	03/Feb/2022	09:00	03/Feb/2022	17:00		PLANNED	Requested
764	RQ80820	OCC_191	slcdps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NAKODAR(PGS)	D	Periodic Maintenance	02/Feb/2022	09:00	02/Feb/2022	17:00		PLANNED	Requested
765	RQ80821	OCC_191	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DHURI(PS)	D	Protection Testing	02/Feb/2022	09:00	02/Feb/2022	17:00	-	PLANNED	Requested
766	RQ80819	OCC_191	slcdps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAKHU(PS)	D	Cleaning and Recording of IR Values of Bay 214(IV Side) CT's and CB, cleaning of CTR Panel and Terminal tightening of ICT-1 MB	01/Feb/2022	09:00	01/Feb/2022	17:00		PLANNED	Requested
767	RQ81365	OCC_191	indigrd_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT SOHNA ROAD (GPTL)	D	Annual preventive maintenance	11/Feb/2022	08:00	11/Feb/2022	22:00	AMP Works	PLANNED	Requested
768	RQ81364	OCC_191	indigrd_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT KADARPUR (GPTL)	D	Annual preventive maintenance	08/Feb/2022	08:00	08/Feb/2022	20:00	AMP Works	PLANNED	Requested
769	RQ81138	OCC_191	ntpcos_sd	TRANSFORMER	400/11 KV 80 MVA ST 5 AT RIHAND(NT)	D	Bi-annual maintenance of Transformer ans associated bay equipments	01/Feb/2022	08:00	05/Feb/2022	18:00	Shutdown being taken during overhauling of Rihand Unit-5	PLANNED	Requested
770	RQ81375	OCC_191	cpcc3_sd	TRANSFORMER	220/132 KV 200 MVA ICT 3 AT RAEBAREILLY(PG)	D	For topping up of Oil and replacement of Canopy	02/Feb/2022	10:00	02/Feb/2022	14:00		PLANNED	Requested
771	RQ81472	OCC_191	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH(BB)-BADARPUR(NT) (BB) CKT-1	C	For Automation of Sub-station.	28/Feb/2022	08:00	02/Mar/2022	18:00		PLANNED	Requested
772	RQ81467	OCC_191	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-2	D	Permit required for insetring the CTs in protection ckt during commissioning of bus bar protection at PPH Talwara	26/Feb/2022	08:00	26/Feb/2022	18:00		PLANNED	Requested
773	RQ81219	OCC_191	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-4	C	Stringing of 400 kv D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0	25/Feb/2022	08:00	26/Feb/2022	18:00		PLANNED	Requested
774	RQ81218	OCC_191	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-3	C	Stringing of 400 kv D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0	25/Feb/2022	08:00	26/Feb/2022	18:00		PLANNED	Requested
775	RQ81216	OCC_191	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-1	C	Stringing of 400 kv D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0	25/Feb/2022	08:00	26/Feb/2022	18:00		PLANNED	Requested
776	RQ81217	OCC_191	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-2	C	Stringing of 400 kv D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0	25/Feb/2022	08:00	26/Feb/2022	18:00		PLANNED	Requested
777	RQ81466	OCC_191	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-1	D	Permit required for insetring the CTs in protection ckt during commissioning of bus bar protection at PPH Talwara	25/Feb/2022	08:00	25/Feb/2022	18:00		PLANNED	Requested
778	RQ81306	OCC_191	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-CHIRAWA(RS) (BB) CKT-1	D	For bay maintenance & Tree Trimming under the Line requiring Shutdown	25/Feb/2022	08:00	25/Feb/2022	18:00		PLANNED	Requested
779	RQ81468	OCC_191	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-2	D	Permit required for insetring the CTs in protection ckt during commissioning of bus bar protection at PPH Talwara	24/Feb/2022	08:00	24/Feb/2022	18:00		PLANNED	Requested
780	RQ81473	OCC_191	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH(BB)-BADARPUR(NT) (BB) CKT-2	C	For Automation of Sub-station.	24/Feb/2022	08:00	26/Feb/2022	18:00		PLANNED	Requested
781	RQ81474	OCC_191	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH-SAMAYPUR (BB) CKT-3	C	For Automation of Sub-station.	24/Feb/2022	08:00	26/Feb/2022	18:00		PLANNED	Requested
782	RQ81471	OCC_191	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAGADHARI (BB) CKT-1	D	Quarterly mtc	23/Feb/2022	08:00	23/Feb/2022	18:00		PLANNED	Requested
783	RQ81463	OCC_191	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-1	D	Permit required for insetring the CTs in protection ckt during commissioning of bus bar protection at PPH Talwara	23/Feb/2022	08:00	23/Feb/2022	18:00		PLANNED	Requested
784	RQ81462	OCC_191	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_L-GANGUWAL (BB) CKT-2	D	Annual mtc	21/Feb/2022	08:00	22/Feb/2022	18:00		PLANNED	Requested
785	RQ81484	OCC_191	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-2	C	For Replacement of 245KV line Bus-2 Isolator No. 250 with new one.	21/Feb/2022	08:00	24/Feb/2022	18:00		PLANNED	Requested
786	RQ81469	OCC_191	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH-SAMAYPUR (BB) CKT-1	C	For Automation of Sub-station.	21/Feb/2022	08:00	23/Feb/2022	18:00		PLANNED	Requested

787	RQ81478	OCC_191	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH-SAMAYPUR (BB) CKT-2	C	For Automation of Sub-station.	17/Feb/2022	08:00	20/Feb/2022	18:00		PLANNED	Requested
788	RQ81477	OCC_191	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH-CHARKHI DADRI (BB) CKT-1	C	For Automation of Sub-station.	17/Feb/2022	08:00	20/Feb/2022	18:00		PLANNED	Requested
789	RQ81310	OCC_191	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1	D	For maintenance Work & tree trimming	14/Feb/2022	08:00	14/Feb/2022	18:00		PLANNED	Requested
790	RQ81483	OCC_191	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-1	C	For Replacement of 245kV line Bus-2 Isolator No. 244 with new one.	14/Feb/2022	08:00	17/Feb/2022	18:00		PLANNED	Requested
791	RQ81461	OCC_191	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DELHI RR(BB)-NARELA(DV) (BBMB) CKT-2	D	Maintenance during foggy season.	09/Feb/2022	08:00	09/Feb/2022	18:00		PLANNED	Requested
792	RQ81486	OCC_191	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-SANGRUR(PS) (BB) CKT-2	C	For Replacement of 245kV line Bus-2 Isolator No. 204 with new one.	07/Feb/2022	08:00	10/Feb/2022	18:00		PLANNED	Requested
793	RQ81311	OCC_191	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2	C	For overhauling of its CB at dadri end	07/Feb/2022	08:00	11/Feb/2022	18:00		PLANNED	Requested
794	RQ81460	OCC_191	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-JAMALPUR (BB) CKT-1	D	Annual mtc. To attend hot point on 220 KV Bhakra-Jamalpur Ckt-1	07/Feb/2022	08:00	08/Feb/2022	18:00		PLANNED	Requested
795	RQ81459	OCC_191	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_L-GANGUWAL (BB) CKT-1	D	Annual mtc	07/Feb/2022	08:00	08/Feb/2022	18:00		PLANNED	Requested
796	RQ81458	OCC_191	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-GANGUWAL (BB) CKT-1	D	Annual mtc	04/Feb/2022	08:00	05/Feb/2022	18:00		PLANNED	Requested
797	RQ81457	OCC_191	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-JAMALPUR (BB) CKT-2	D	Annual mtc	04/Feb/2022	08:00	05/Feb/2022	18:00		PLANNED	Requested
798	RQ81485	OCC_191	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-SANGRUR(PS) (BB) CKT-1	C	For Replacement of 245kV line Bus-2 Isolator No. 208 with new one.	02/Feb/2022	08:00	05/Feb/2022	18:00		PLANNED	Requested
799	RQ81455	OCC_191	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DELHI RR(BB)-NARELA(DV) (BBMB) CKT-1	D	Maintenance during foggy season.	02/Feb/2022	08:00	02/Feb/2022	18:00		PLANNED	Requested
800	RQ81482	OCC_191	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI-SAMAYPUR (BB) CKT-1	C	For Automation of Sub-station.	02/Feb/2022	08:00	05/Feb/2022	18:00		PLANNED	Requested
801	RQ81454	OCC_191	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-GANGUWAL (BB) CKT-2	D	Annual mtc.	01/Feb/2022	08:00	02/Feb/2022	18:00		PLANNED	Requested
802	RQ81019	OCC_191	stuurp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SULTANPUR(UP)-TANDA(NT) (UP) CKT-2	D	For Routine bay maintenance	26/Feb/2022	10:00	26/Feb/2022	18:00		PLANNED	Requested
803	RQ81124	OCC_191	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MAINPURI(PG)-NEEKAROR(UP) (UP) CKT-2	D	AMP work	18/Feb/2022	09:00	18/Feb/2022	18:00		PLANNED	Requested
804	RQ81123	OCC_191	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MAINPURI(PG)-NEEKAROR(UP) (UP) CKT-1	D	AMP work	17/Feb/2022	09:00	17/Feb/2022	18:00		PLANNED	Requested
805	RQ80997	OCC_191	slcdcv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GAZIPUR(DTL)-SHAHIBABAD(UP) (UP) CKT-2	D	Tan Delta, testing of Equipments as per PMS at 220kV Sub Station Gazipur, DTL	16/Feb/2022	13:30	16/Feb/2022	17:30		PLANNED	Requested
806	RQ80998	OCC_191	slcdcv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GAZIPUR(DTL)-NOIDA SEC62(UP) (UP) CKT-1	D	Tan Delta, testing of Equipments as per PMS at 220kV Sub Station Gazipur, DTL	16/Feb/2022	09:30	16/Feb/2022	13:30		PLANNED	Requested
807	RQ80785	OCC_191	stuurp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NAPP(NP)-SIMBHOLI(UP) (UP) CKT-1	D	For general maintenance work.	14/Feb/2022	10:30	15/Feb/2022	18:00	There will be no any supply interruption due to this shut down	PLANNED	Requested
808	RQ80783	OCC_191	stuurp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NARA(UP)-ROORKEE(UK) (UP) CKT-1	D	For Jumper tightening and lopping chopping of trees	10/Feb/2022	10:00	11/Feb/2022	18:00		PLANNED	Requested
809	RQ80660	OCC_191	stuurp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANTNAGAR(UK)-BAREILLY(UP) (UP) CKT-1	C	for replacing C & R panel	07/Feb/2022	10:00	08/Feb/2022	19:00		PLANNED	Requested
810	RQ81095	OCC_191	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-SHAMSHABAD(UP) (UP) CKT-1	D	AMP work	05/Feb/2022	08:00	05/Feb/2022	18:00		PLANNED	Requested
811	RQ81307	OCC_191	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LALSOTE(RS)-DAUSA(RS) (PG) CKT-1	D	Quarterly maintenance work at both end	25/Feb/2022	09:00	25/Feb/2022	15:00		PLANNED	Requested
812	RQ81309	OCC_191	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1	D	Quarterly Maintenance	25/Feb/2022	08:00	25/Feb/2022	18:00		PLANNED	Requested
813	RQ81378	OCC_191	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-JHUSI(UP) (PG) CKT-1	D	A/R INTO NON AUTO MODE FOR MEASUREMENT OF PID AT LOC 56-57-58	25/Feb/2022	08:00	25/Feb/2022	18:00		PLANNED	Requested
814	RQ81303	OCC_191	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAWAIMADHOPUR(RS)-DAUSA(RS) (PG) CKT-1	D	Quarterly maintenance work	24/Feb/2022	09:30	24/Feb/2022	14:30		PLANNED	Requested
815	RQ81111	OCC_191	antagas_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2	C	AMP of Bay and line equipment (CTs, CVTs & LAs etc)	24/Feb/2022	08:00	26/Feb/2022	18:00	Line shutdown required	PLANNED	Requested
816	RQ81041	OCC_191	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-CBGANI(UP) (PG) CKT-1	D	AMP WORK	22/Feb/2022	09:00	22/Feb/2022	18:00		PLANNED	Requested
817	RQ81464	OCC_191	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JESSORE(HP)-PONGI(BB) (PG) CKT-1	D	Permit required for insetring the CTs in protection ckt during commissioning of bus bar protection at PPH Talwara	22/Feb/2022	08:00	22/Feb/2022	18:00		PLANNED	Requested

818	RQ81110	OCC_191	antagas_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1	C	AMP of Bay and line equipment (CTs, CVTs & LAs etc)	21/Feb/2022	08:00	23/Feb/2022	18:00	Line shutdown required	PLANNED	Requested	
819	RQ81465	OCC_191	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAIRASIUL(NH)-PONG(BB) (PG) CKT-1	D	Permit required for insetring the CTs in protection ckt during commissioning of bus bar protection at PPH Talwara	21/Feb/2022	08:00	21/Feb/2022	18:00		PLANNED	Requested	
820	RQ81125	OCC_191	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DHAULIGANGA(NH)-PITHORAGARH(PG) (PG) CKT-1	C	Shifting & final connection of lines at Jauljibi, Pithoragarh & Bareilly SS.	20/Feb/2022	08:00	27/Feb/2022	18:00		PLANNED	Requested	
821	RQ81126	OCC_191	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DHAULIGANGA(NH)-BAREILLY(UP) (PG) CKT-1	C	Shifting & final connection of lines at Jauljibi, Pithoragarh & Bareilly SS.	20/Feb/2022	08:00	27/Feb/2022	18:00		PLANNED	Requested	
822	RQ81127	OCC_191	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PITHORAGARH(PG)-BAREILLY(UP) (PG) CKT-1	C	Shifting & final connection of lines at Jauljibi, Pithoragarh & Bareilly SS.	20/Feb/2022	08:00	27/Feb/2022	18:00		PLANNED	Requested	
823	RQ81580	OCC_191	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-HAMIRPUR(HP) (PG) CKT-2	D	For AMP works and Pneumatic CB Drive overhauling at HPSEB Hamirpur (Mattansidh) end with non-auto reclose mode on 220kV Hamirpur-Hamirpur ckt-2 during shut down period.	18/Feb/2022	08:00	18/Feb/2022	20:00	Kindly approve	PLANNED	Requested	
824	RQ81040	OCC_191	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SITARGANI(PG)-CBGANI(UP) (PG) CKT-1	D	AMP work	17/Feb/2022	10:00	17/Feb/2022	18:00		PLANNED	Requested	
825	RQ81481	OCC_191	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JESSORE(HP)-PONG(BB) (PG) CKT-1	C	For replacement of 220 KV TBC bypass isolator of the said ckt.	17/Feb/2022	08:00	19/Feb/2022	18:00		PLANNED	Requested	
826	RQ81579	OCC_191	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-HAMIRPUR(HP) (PG) CKT-1	D	For AMP works and Pneumatic CB Drive overhauling at HPSEB Hamirpur (Mattansidh) end with non-auto reclose mode on 220kV Hamirpur-Hamirpur ckt-2 during shut down period.	17/Feb/2022	08:00	17/Feb/2022	20:00	Kindly approve	PLANNED	Requested	
827	RQ81520	OCC_191	nhpccc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAIRASIUL(NH)-JESSORE(HP) (PG) CKT-1	C	Annual Maintenance works and Illumination works	17/Feb/2022	08:00	18/Feb/2022	18:00		PLANNED	Requested	
828	RQ81180	OCC_191	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAWAIMADHOPUR(RS)-DAUSA(RS) (PG) CKT-1	C	For NHAI Diversion Work	16/Feb/2022	08:00	25/Feb/2022	18:00		PLANNED	Requested	
829	RQ81181	OCC_191	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LALSOTE(RS)-DAUSA(RS) (PG) CKT-1	C	For NHAI Diversion Work	16/Feb/2022	08:00	25/Feb/2022	18:00		PLANNED	Requested	
830	RQ81075	OCC_191	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-3	D	For CT oil sampling	15/Feb/2022	09:00	15/Feb/2022	12:00		PLANNED	Requested	
831	RQ81377	OCC_191	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-JHUSI(UP) (PG) CKT-1	D	For Replacement of Insulator at Loc no 56	15/Feb/2022	08:00	15/Feb/2022	18:00		PLANNED	Requested	
832	RQ81521	OCC_191	nhpccc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAIRASIUL(NH)-PONG(BB) (PG) CKT-1	C	Annual Maintenance works and Illumination works	15/Feb/2022	08:00	16/Feb/2022	18:00		PLANNED	Requested	
833	RQ81651	OCC_191	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PS) (PG) CKT-2	D	For AMP Works & Peak rectification works at Loc No. 3 & 24.	14/Feb/2022	09:00	14/Feb/2022	18:00	Kindly approve	PLANNED	Requested	
834	RQ81642	OCC_191	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PS) (PG) CKT-1	D	For AMP Works & Peak rectification works at Loc No. 3 & 24.	14/Feb/2022	09:00	14/Feb/2022	18:00	Kindly approve	PLANNED	Requested	
835	RQ81475	OCC_191	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FARIDABAD SEC-58 (HV)-SAMAYPUR(BB) (PG) CKT-2	C	For Automation of Sub-station.	07/Feb/2022	08:00	10/Feb/2022	18:00		PLANNED	Requested	
836	RQ81566	OCC_191	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PS)-DASUYA(PS) (PG) CKT-2	D	For AMP works.	02/Feb/2022	10:00	02/Feb/2022	18:00	Kindly approve	PLANNED	Requested	
837	RQ81480	OCC_191	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAIRASIUL(NH)-PONG(BB) (PG) CKT-1	C	For replacement of 220 KV TBC bypass isolator of the said ckt.	02/Feb/2022	08:00	04/Feb/2022	18:00		PLANNED	Requested	
838	RQ81302	OCC_191	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-SIKANDRA(UP) (PG) CKT-1	D	For maintenance of line	25/Feb/2022	08:00	25/Feb/2022	18:00		PLANNED	Requested	
839	RQ81294	OCC_191	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-BHARATPUR(RS) (PG) CKT-1	D	For maintenance of line and bay	24/Feb/2022	08:00	24/Feb/2022	18:00		PLANNED	Requested	
840	RQ81667	OCC_191	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PAKHOWAL(PS)-LUDHIANA(PG) (PSTCL) CKT-1	D	For AMP works.	24/Feb/2022	09:00	24/Feb/2022	18:00	Kindly approve	PLANNED	Requested	
841	RQ81668	OCC_191	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAGRAON(PS)-LUDHIANA(PG) (PSTCL) CKT-1	D	For AMP works.	22/Feb/2022	09:00	22/Feb/2022	17:00	Kindly approve	PLANNED	Requested	
842	RQ81682	OCC_191	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MEHAL- KALAN(PS) (PSTCL) CKT-2	D	For correction of Isolator orientation to prevent phase-to-phase flashover.	15/Feb/2022	08:00	15/Feb/2022	18:00	Kindly approve	PLANNED	Requested	
843	RQ81692	OCC_191	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PATIALA(PG)-RAJPURA(PS) (PSTCL) CKT-1	D	For Line Bay AMP Works at Patiala SS.	14/Feb/2022	09:00	14/Feb/2022	18:00	Kindly approve	PLANNED	Requested	
844	RQ81681	OCC_191	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MEHAL- KALAN(PS) (PSTCL) CKT-1	D	For correction of Isolator orientation to prevent phase-to-phase flashover.	12/Feb/2022	08:00	12/Feb/2022	18:00	Kindly approve	PLANNED	Requested	

845	RQ81456	OCC_191	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(P5) CKT-1	D	Annual mtc. and to attend hot point on 220 KV Bhakra-Mahilpur Ckt-1	04/Feb/2022	08:00	05/Feb/2022	18:00		PLANNED	Requested
846	RQ81594	OCC_191	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-KANIAL(P5) (PSTCL) CKT-1	D	For safe working condition during BB Stability testing for upcoming 02 no.s 220KV 25 MVAR Bus Reactor Extension work at Jalandhar due to high induction.	03/Feb/2022	09:00	03/Feb/2022	19:00	Kindly approve	PLANNED	Requested
847	RQ81665	OCC_191	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(P5) (PSTCL) CKT-1	D	For AMP works.	01/Feb/2022	09:00	01/Feb/2022	17:00	Kindly approve	PLANNED	Requested
848	RQ81453	OCC_191	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(P5) (P5) CKT-2	D	Annual mtc.	01/Feb/2022	08:00	02/Feb/2022	18:00		PLANNED	Requested
849	RQ81321	OCC_191	slcrrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-SAKATPURA(RS) (RS) CKT-1	C	Quarterly maintenance work and Testing of Equipment	24/Feb/2022	08:00	25/Feb/2022	18:00		PLANNED	Requested
850	RQ81172	OCC_191	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)-SANCHORE(RS) (RS) CKT-1	D	For AMP of Line Bay	22/Feb/2022	10:00	22/Feb/2022	13:00		PLANNED	Requested
851	RQ81323	OCC_191	slcrrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_A(NP)-SAKATPURA(RS) (RS) CKT-2	C	Quarterly maintenance work and Testing of Equipment	17/Feb/2022	08:00	18/Feb/2022	18:00		PLANNED	Requested
852	RQ81236	OCC_191	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-GONER(RS) (RS) CKT-1	D	AMP WORK	15/Feb/2022	09:00	15/Feb/2022	18:00		PLANNED	Requested
853	RQ80772	OCC_191	rappc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEBARI(RS)-RAPS_A(NP) (RS) CKT-1	C	For the removal of old electromagnetic protection relay for the circuit as micom main-I and Main-II protection relay are in service.	14/Feb/2022	08:00	17/Feb/2022	18:00	old relay removal	PLANNED	Requested
854	RQ81318	OCC_191	slcrrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-SAKATPURA(RS) (RS) CKT-1	C	Quarterly maintenance work and Testing of Equipment	09/Feb/2022	08:00	10/Feb/2022	18:00		PLANNED	Requested
855	RQ81235	OCC_191	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-2	D	Relay retrofitting of Main 1 (From SEL to SIEMENS)	05/Feb/2022	08:00	05/Feb/2022	18:00		PLANNED	Requested
856	RQ81234	OCC_191	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-1	D	Relay retrofitting of Main 1 (From SEL to SIEMENS)	04/Feb/2022	08:00	04/Feb/2022	18:00		PLANNED	Requested
857	RQ81322	OCC_191	slcrrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_A(NP)-SAKATPURA(RS) (RS) CKT-1	C	Quarterly maintenance work and Testing of Equipment	03/Feb/2022	08:00	04/Feb/2022	18:00		PLANNED	Requested
858	RQ81452	OCC_191	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOHANA(HV)-SONIPAT(PG) (HVPNL) CKT-1	D	FOR AMP WORK	22/Feb/2022	09:00	22/Feb/2022	18:00		PLANNED	Requested
859	RQ81449	OCC_191	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANESAR(PG)-MAUI(HV) (HVPNL) CKT-2	D	Replacement of disconnector drive mechanism in Q2	10/Feb/2022	09:00	10/Feb/2022	18:00	Since last two OCC the S/D was approved but denied by HVPNL, It is urgent	PLANNED	Requested
860	RQ81556	OCC_191	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-TEPLA(HV) (HVPNL) CKT-1	D	For line bay AMP works at Abdullapur SS.	08/Feb/2022	09:00	08/Feb/2022	18:00	Kindly approve	PLANNED	Requested
861	RQ81227	OCC_191	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GURGAON(PG)-GURGAONSEC72(HV) (HVPNL) CKT-4	D	AMP WORK	04/Feb/2022	09:00	04/Feb/2022	18:00		PLANNED	Requested
862	RQ81576	OCC_191	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHABAD(PG)-SIRSA(HV) (HVPNL) CKT-1	D	For line bay AMP works at Fatehabad SS.	02/Feb/2022	10:00	02/Feb/2022	17:00	Kindly approve	PLANNED	Requested
863	RQ81226	OCC_191	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GURGAON(PG)-GURGAONSEC72(HV) (HVPNL) CKT-3	D	AMP WORK	02/Feb/2022	09:00	02/Feb/2022	18:00		PLANNED	Requested
864	RQ81696	OCC_191	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MADANPUR-PINJORE (HV) CKT-1	D	Non-auto mode required for OPGW installation works under ULDC scheme.	01/Feb/2022	07:00	28/Feb/2022	18:00	Kindly approve.	PLANNED	Requested
865	RQ81697	OCC_191	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MADANPUR-PINJORE (HV) CKT-2	D	Non-auto mode required for OPGW installation works under ULDC scheme.	01/Feb/2022	07:00	28/Feb/2022	18:00	Kindly approve.	PLANNED	Requested
866	RQ81695	OCC_191	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PINJORE(HV)-BADDI(HP) (HV) CKT-1	D	Non-auto mode required for OPGW installation works under ULDC scheme.	01/Feb/2022	07:00	28/Feb/2022	18:00	Kindly approve.	PLANNED	Requested
867	RQ81698	OCC_191	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KUNIHAR(HP)-PINJORE(HV) (HV) CKT-1	D	Non-auto mode required for OPGW installation works under ULDC scheme.	01/Feb/2022	07:00	28/Feb/2022	18:00	Kindly approve.	PLANNED	Requested
868	RQ80588	OCC_191	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	D	Preventive maintenance work of the 220kV Transmission Line which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	21/Feb/2022	10:00	23/Feb/2022	16:30	Shutdown required on daily basis from 10:00 to 16:30 hrs. Power of ADHPL and Phozal HPPTCL will be evacuated through 220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1. and 220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1.	PLANNED	Requested

869	RQ80587	OCC_191	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	D	Preventive maintenance work of the 220kV Transmission Line which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	16/Feb/2022	10:00	19/Feb/2022	16:30	Shutdown required on daily basis from 10:00 to 16:30 hrs. Power of ADHPL and Phozal HPPTCL will be evacuated through 220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1 and 220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1.	PLANNED	Requested	
870	RQ81644	OCC_191	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1	D	Non-auto mode required for OPGW installation works under ULDC scheme.	16/Feb/2022	07:00	28/Feb/2022	18:00	Kindly approve.	PLANNED	Requested	
871	RQ80584	OCC_191	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	C	Re-routing of 220 KV ADHPL D/C line necessitated due to four laning of the road by NHAI.	01/Feb/2022	09:00	15/Feb/2022	18:00	Complete shutdown of the ADHPL 220 kV D/C Line i.e. 220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1, 220 KV AD HYDRO(AD)-PHOZAL(HP)(ADHPL) CKT-1, & 220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1 required for the period from 1st February, 2022 to 15th February, 2022 on continuous basis. Therefore, NO power of ADHPL & HPPTCL-Phozal will be evacuated during this period.	PLANNED	Requested	
872	RQ80586	OCC_191	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	C	Re-routing of 220 KV ADHPL D/C line necessitated due to four laning of the road by NHAI.	01/Feb/2022	09:00	15/Feb/2022	18:00	Complete shutdown of the ADHPL 220 kV D/C Line i.e. 220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1, 220 KV AD HYDRO(AD)-PHOZAL(HP)(ADHPL) CKT-1, & 220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1 required for the period from 1st February, 2022 to 15th February, 2022 on continuous basis. Therefore, NO power of ADHPL & HPPTCL-Phozal will be evacuated during this period.	PLANNED	Requested	
873	RQ81500	OCC_191	slidchp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	C	Rerouting of 220kV ADHPL-Nalagarh Line for four laning project of National Highway	01/Feb/2022	09:00	15/Feb/2022	18:00		PLANNED	Requested	
874	RQ80585	OCC_191	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1	C	Re-routing of 220 KV ADHPL D/C line necessitated due to four laning of the road by NHAI.	01/Feb/2022	09:00	15/Feb/2022	18:00	Complete shutdown of the ADHPL 220 kV D/C Line i.e. 220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1, 220 KV AD HYDRO(AD)-PHOZAL(HP)(ADHPL) CKT-1, & 220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1 required for the period from 1st February, 2022 to 15th February, 2022 on continuous basis. Therefore, NO power of ADHPL & HPPTCL-Phozal will be evacuated during this period.	PLANNED	Requested	
875	RQ81641	OCC_191	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	D	Non-auto mode required for OPGW installation works under ULDC scheme.	01/Feb/2022	07:00	28/Feb/2022	18:00	Kindly approve.	PLANNED	Requested	
876	RQ81670	OCC_191	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	D	SD required for removal of Aviation Globules for OPGW installation works under ULDC scheme.	01/Feb/2022	07:00	15/Feb/2022	18:00	Kindly approve.	PLANNED	Requested	
877	RQ81709	OCC_191	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1	D	Non-auto mode required for OPGW installation works under ULDC scheme.	01/Feb/2022	07:00	15/Feb/2022	18:00	Kindly approve	PLANNED	Requested	
878	RQ81645	OCC_191	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	D	Non-auto mode required for OPGW installation works under ULDC scheme.	01/Feb/2022	07:00	28/Feb/2022	18:00	Kindly approve.	PLANNED	Requested	

879	RQ81672	OCC_191	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	D	SD required for removal of Aviation Globules for OPGW installation works under ULDC scheme.	01/Feb/2022	07:00	15/Feb/2022	18:00	Kindly approve.	PLANNED	Requested
880	RQ81671	OCC_191	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1	D	SD required for removal of Aviation Globules for OPGW installation works under ULDC scheme.	01/Feb/2022	07:00	15/Feb/2022	18:00	Kindly approve.	PLANNED	Requested
881	RQ80784	OCC_191	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MEERUT(PG)-SIMBHOLI(UP) (PG) CKT-1	D	For general maintenance work.	16/Feb/2022	10:30	19/Feb/2022	18:00	There will be no any supply interruption due to this shut down	PLANNED	Requested
882	RQ81476	OCC_191	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FARIDABAD SEC-58 (HV)-SAMAYPUR(BB) (HVPNL) CKT-1	C	For Automation of Sub-station.	11/Feb/2022	08:00	13/Feb/2022	18:00		PLANNED	Requested
883	RQ81151	OCC_191	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-4	C	Commissioning of BCPU/MU under PSDF scheme	09/Feb/2022	09:30	10/Feb/2022	21:30		PLANNED	Requested
884	RQ81150	OCC_191	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-3	C	Commissioning of BCPU/MU under PSDF scheme	07/Feb/2022	09:30	08/Feb/2022	21:30		PLANNED	Requested
885	RQ80999	OCC_191	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-2	C	For replacment and upgrading of outlived line isolator with new	05/Feb/2022	10:00	06/Feb/2022	17:00		PLANNED	Requested
886	RQ81506	OCC_191	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MAHARANIBAGH(PG)-LODHIROAD(DV) (DTL) CKT-2	D	AMP Purpose	05/Feb/2022	09:00	05/Feb/2022	18:00		PLANNED	Requested
887	RQ81116	OCC_191	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-2	D	commissioning of BCPU/MU under PSDF scheme.	03/Feb/2022	10:00	04/Feb/2022	22:00		PLANNED	Requested
888	RQ81149	OCC_191	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-2	C	Commissioning of BCPU/MU under PSDF scheme	03/Feb/2022	09:30	04/Feb/2022	21:30		PLANNED	Requested
889	RQ81115	OCC_191	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-1	D	commissioning of BCPU/MU under PSDF scheme.	01/Feb/2022	10:00	02/Feb/2022	22:00		PLANNED	Requested
890	RQ81148	OCC_191	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-1	C	Commissioning of BCPU/MU under PSDF scheme	01/Feb/2022	09:30	02/Feb/2022	21:30		PLANNED	Requested
891	RQ81418	OCC_191	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-AHEJ3L PSS HB_FGRAH_PG (AHEJ3L) (AHEJ3L) CKT-1	D	FOR AMP WORK	02/Feb/2022	17:00	02/Feb/2022	23:00		PLANNED	Requested
892	RQ81417	OCC_191	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-2	D	FOR AMP WORK	02/Feb/2022	17:00	02/Feb/2022	23:00		PLANNED	Requested
893	RQ81416	OCC_191	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-1	D	FOR AMP WORK	01/Feb/2022	17:00	01/Feb/2022	23:00		PLANNED	Requested
894	RQ81419	OCC_191	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-AHEJ2L PSS HB_FGRAH_PG (AHEJ2L) (AHEJ2L) CKT-1	D	FOR AMP WORK	01/Feb/2022	17:00	01/Feb/2022	23:00		PLANNED	Requested
895	RQ81065	OCC_191	slchp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAMBA(PG)-KARIAN(HP) (HPSEB) CKT-1	C	Annual Testing of substation and installation of new OPGW hardware fitting at 4 tower locations	01/Feb/2022	10:00	03/Feb/2022	17:00	Actual Date and Time of requisite Shutdown is from 27.01.2022 (10:00) to 29.01.2022 (17:00).	PLANNED	Requested
896	RQ81700	OCC_191	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-KISHAN(CHD) (CHD) CKT-2	D	Non-auto mode required for OPGW installation works under ULDC scheme.	01/Feb/2022	07:00	28/Feb/2022	18:00	Kindly approve.	PLANNED	Requested
897	RQ81699	OCC_191	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-KISHAN(CHD) (CHD) CKT-1	D	Non-auto mode required for OPGW installation works under ULDC scheme.	01/Feb/2022	07:00	28/Feb/2022	18:00	Kindly approve.	PLANNED	Requested
898	RQ81636	OCC_191	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAMERA_3(NH)-BUDHIL(LB) (LB) CKT-1	D	Non-auto mode required for OPGW installation works under ULDC scheme.	01/Feb/2022	07:00	28/Feb/2022	18:00	Kindly approve.	PLANNED	Requested
899	RQ81405	OCC_191	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)	D	For Busbar Bay unit retrofitment	28/Feb/2022	09:30	28/Feb/2022	18:30		PLANNED	Requested
900	RQ81035	OCC_191	cpcc3_sd	BUS	220KV BUS 2 AT SHAHJAHANPUR(PG)	D	AMP Works	25/Feb/2022	10:00	25/Feb/2022	18:00		PLANNED	Requested
901	RQ81034	OCC_191	cpcc3_sd	BUS	220KV BUS 1 AT SHAHJAHANPUR(PG)	D	AMP Works	24/Feb/2022	10:00	24/Feb/2022	18:00		PLANNED	Requested
902	RQ81407	OCC_191	cpcc1_sd	BUS	220KV BUS 3 AT MANDOLA(PG)	D	For Busbar Bay unit retrofitment	22/Feb/2022	09:30	22/Feb/2022	18:30		PLANNED	Requested
903	RQ81406	OCC_191	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)	D	For Busbar Bay unit retrofitment	21/Feb/2022	09:30	21/Feb/2022	18:30		PLANNED	Requested
904	RQ81408	OCC_191	cpcc1_sd	BUS	220KV BUS 4 AT MANDOLA(PG)	D	For Busbar Bay unit retrofitment	20/Feb/2022	09:30	20/Feb/2022	18:30		PLANNED	Requested
905	RQ81451	OCC_191	cpcc1_sd	BUS	220KV BUS 2 AT KOTPUTLI(PG)	D	FOR AMP WORK	18/Feb/2022	09:00	18/Feb/2022	18:00		PLANNED	Requested
906	RQ81609	OCC_191	cpcc2_sd	BUS	220KV BUS 2 AT KAITHAL(PG)	D	For AMP works.	17/Feb/2022	09:00	17/Feb/2022	17:30	Kindly approve	PLANNED	Requested
907	RQ81663	OCC_191	cpcc2_sd	BUS	220KV BUS 2 AT LUDHIANA(PG)	D	For AMP works.	16/Feb/2022	09:00	16/Feb/2022	17:00	Kindly approve	PLANNED	Requested

908	RQ81450	OCC_191	cpcc_sd	BUS	220KV BUS 1 AT KOTPUTLI(PG)	D	FOR AMP WORK	16/Feb/2022	09:00	16/Feb/2022	18:00		PLANNED	Requested
909	RQ81687	OCC_191	cpcc2_sd	BUS	220KV BUS 2 AT PANCHKULA(PG)	D	For AMP works.	16/Feb/2022	09:00	16/Feb/2022	17:00	Kindly approve	PLANNED	Requested
910	RQ81686	OCC_191	cpcc2_sd	BUS	220KV BUS 1 AT PANCHKULA(PG)	D	For AMP works.	15/Feb/2022	09:00	15/Feb/2022	17:00	Kindly approve	PLANNED	Requested
911	RQ81608	OCC_191	cpcc2_sd	BUS	220KV BUS 1 AT KAITHAL(PG)	D	For AMP works.	15/Feb/2022	09:00	15/Feb/2022	17:30	Kindly approve	PLANNED	Requested
912	RQ81662	OCC_191	cpcc2_sd	BUS	220KV BUS 1 AT LUDHIANA(PG)	D	For AMP works.	14/Feb/2022	09:00	14/Feb/2022	17:00	Kindly approve	PLANNED	Requested
913	RQ81625	OCC_191	cpcc2_sd	BUS	220KV BUS 2 AT KISHENPUR(PG)	D	For Jumper connection Erection of Support Structure, BPI, BB extension work/ BB Stability works for upcoming 01 No. 220KV 25 MVAR Reactor bay in Bay No 212.	11/Feb/2022	09:00	12/Feb/2022	18:00	Kindly approve	PLANNED	Requested
914	RQ81691	OCC_191	cpcc2_sd	BUS	220KV BUS 2 AT PATIALA(PG)	D	For AMP works.	11/Feb/2022	09:00	11/Feb/2022	18:00	Kindly approve	PLANNED	Requested
915	RQ81367	OCC_191	cpcc1_sd	BUS	220KV BUS 2 AT SONIPAT(PG)	D	Construction works for Integarartion of new 220 Line Bay(213 and 214) with Bus-2, Bus-2 stability and Bus Bar Testing.	11/Feb/2022	08:00	13/Feb/2022	18:00		PLANNED	Requested
916	RQ81017	OCC_191	cpcc3_sd	BUS	220KV BUS 2 AT RAEBAREILLY(PG)	D	AMP Works	10/Feb/2022	10:00	10/Feb/2022	18:00		PLANNED	Requested
917	RQ81278	OCC_191	cpcc1_sd	BUS	220KV BUS 2 AT JAIPUR SOUTH(PG)	D	AMP OF BUS	10/Feb/2022	09:00	10/Feb/2022	18:00		PLANNED	Requested
918	RQ81274	OCC_191	cpcc1_sd	BUS	220KV BUS 2 AT MANESAR(PG)	D	Replacement of disconnecter drive mechanism in Q2	10/Feb/2022	09:00	10/Feb/2022	18:00		PLANNED	Requested
919	RQ81690	OCC_191	cpcc2_sd	BUS	220KV BUS 1 AT PATIALA(PG)	D	For AMP works.	10/Feb/2022	09:00	10/Feb/2022	18:00	Kindly approve	PLANNED	Requested
920	RQ81016	OCC_191	cpcc3_sd	BUS	220KV BUS 1 AT RAEBAREILLY(PG)	D	AMP Works	09/Feb/2022	10:00	09/Feb/2022	18:00		PLANNED	Requested
921	RQ81277	OCC_191	cpcc1_sd	BUS	220KV BUS 1 AT JAIPUR SOUTH(PG)	D	AMP OF BUS	08/Feb/2022	09:00	08/Feb/2022	18:00		PLANNED	Requested
922	RQ81624	OCC_191	cpcc2_sd	BUS	220KV BUS 1 AT KISHENPUR(PG)	D	For Jumper connection Erection of Support Structure, BPI, BB extension work/ BB Stability works for upcoming 01 No. 220KV 25 MVAR Reactor bay in Bay No 212.	08/Feb/2022	09:00	09/Feb/2022	18:00	Kindly approve	PLANNED	Requested
923	RQ81674	OCC_191	cpcc2_sd	BUS	220KV BUS 2 AT MOGA(PG)	D	For correction of Isolator orientation to prevent phase-to-phase flashover.	08/Feb/2022	08:00	10/Feb/2022	18:00	Kindly approve	PLANNED	Requested
924	RQ81366	OCC_191	cpcc1_sd	BUS	220KV BUS 1 AT SONIPAT(PG)	D	Construction works for Integarartion of new 220 Line Bay(213 and 214) with Bus-1, Bus-1 stability and Bus Bar Testing.	08/Feb/2022	08:00	10/Feb/2022	18:00		PLANNED	Requested
925	RQ81379	OCC_191	cpcc3_sd	BUS	220KV BUS 2 AT ALLAHABAD(PG)	D	AMP work	07/Feb/2022	09:00	07/Feb/2022	18:00		PLANNED	Requested
926	RQ81362	OCC_191	cpcc1_sd	BUS	220KV BUS 3 AT SAHARANPUR(PG)	D	AMP WORK	07/Feb/2022	08:00	08/Feb/2022	18:00		PLANNED	Requested
927	RQ81589	OCC_191	cpcc2_sd	BUS	220KV BUS 2 AT JALANDHAR(PG)	D	For Erection of Support Structure, BPI, BB extension work/BB Stability works for upcoming 02 no.s of 220kV 25 MVAR Bus Reactor Extension work.	04/Feb/2022	09:00	04/Feb/2022	19:00	Kindly approve	PLANNED	Requested
928	RQ81578	OCC_191	cpcc2_sd	BUS	220KV BUS 1 AT HAMIRPUR(PG)	D	For SF6 Top-up in GIS GC01 Compartment of Bay 204 (ICT-1). We will require shutdown of Bay 204 (ICT-1) and 220 kV Bus-1 for the said top-up simultaneously..	03/Feb/2022	11:00	03/Feb/2022	12:00	Kindly approve	PLANNED	Requested
929	RQ81588	OCC_191	cpcc2_sd	BUS	220KV BUS 1 AT JALANDHAR(PG)	D	For Erection of Support Structure, BPI, BB extension work/BB Stability works for upcoming 02 no.s of 220kV 25 MVAR Bus Reactor Extension work.	03/Feb/2022	09:00	03/Feb/2022	19:00	Kindly approve	PLANNED	Requested
930	RQ81420	OCC_191	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 4	D	for AMP works	02/Feb/2022	17:00	02/Feb/2022	23:00	220 KV Bus Bar-2B	PLANNED	Requested
931	RQ81422	OCC_191	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 2	D	FOR AMP WORK	02/Feb/2022	17:00	02/Feb/2022	23:00	220 KV Bus Bar-2A	PLANNED	Requested
932	RQ81586	OCC_191	cpcc2_sd	BUS	220KV BUS 2 AT JALANDHAR(PG)	D	For Erection of Support Structure, BPI, BB extension work/BB Stability works for upcoming 02 no.s of 220kV 25 MVAR Bus Reactor Extension work.	02/Feb/2022	09:00	02/Feb/2022	19:00	Kindly approve	PLANNED	Requested
933	RQ81425	OCC_191	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 3	D	FOR AMP WORK	01/Feb/2022	17:00	01/Feb/2022	23:00	220 KV Bus Bar-1B	PLANNED	Requested
934	RQ81421	OCC_191	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 1	D	FOR AMP WORK	01/Feb/2022	17:00	01/Feb/2022	23:00	220 KV Bus Bar-1A	PLANNED	Requested
935	RQ81585	OCC_191	cpcc2_sd	BUS	220KV BUS 1 AT JALANDHAR(PG)	D	For Erection of Support Structure, BPI, BB extension work/BB Stability works for upcoming 02 no.s of 220kV 25 MVAR Bus Reactor Extension work.	01/Feb/2022	09:00	01/Feb/2022	19:00	Kindly approve	PLANNED	Requested
936	RQ81490	OCC_191	bbmb_sd	BUS	220KV BUS 4 AT SAMAYPUR(BB)	C	For Automation of Sub-station.	28/Feb/2022	08:00	02/Mar/2022	18:00		PLANNED	Requested
937	RQ81381	OCC_191	indigrd_sd	BUS	220 KV KADARPUR (GPTL) - BUS 2	D	Annual preventive maintenance	28/Feb/2022	08:00	28/Feb/2022	20:00	AMP Work	PLANNED	Requested
938	RQ81380	OCC_191	indigrd_sd	BUS	220 KV KADARPUR (GPTL) - BUS 1	D	Annual preventive maintenance	26/Feb/2022	08:00	26/Feb/2022	20:00	AMP Work	PLANNED	Requested

939	RQ81117	OCC_191	antagas_sd	BUS	220KV BUS 1 AT ANTA(NT)	D	Checking of Station Main Bus-1 Isolator of 220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2 Bay	26/Feb/2022	08:00	26/Feb/2022	18:00	Main Bus-1 shutdown required	PLANNED	Requested	
940	RQ81114	OCC_191	antagas_sd	BUS	220KV BUS 2 AT ANTA(NT)	C	Checking of Station Main Bus-2 Isolator of 220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2 Bay & Annual Maintenance work on Circuit Bkr of Bhilwara-2 Bay	24/Feb/2022	08:00	25/Feb/2022	18:00	Main Bus-2 shutdown required	PLANNED	Requested	
941	RQ81113	OCC_191	antagas_sd	BUS	220KV BUS 1 AT ANTA(NT)	D	Checking of Station Main Bus-1 Isolator of 220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1 Bay	23/Feb/2022	08:00	23/Feb/2022	18:00	Main Bus -1 shutdown required	PLANNED	Requested	
942	RQ81112	OCC_191	antagas_sd	BUS	220KV BUS 2 AT ANTA(NT)	C	Checking of Station Main Bus-2 Isolator of 220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1 Bay & Annual Maintenance work on Circuit Bkr of Lalsot Bay	21/Feb/2022	08:00	22/Feb/2022	18:00	Bus-2 shutdown required	PLANNED	Requested	
943	RQ80665	OCC_191	dadrigas_sd	BUS	220 KV DADRIGAS(NT) - BUS 2	D	Annual Shutdown	03/Feb/2022	08:00	04/Feb/2022	18:00		PLANNED	Requested	
944	RQ80664	OCC_191	dadrigas_sd	BUS	220 KV DADRIGAS(NT) - BUS 1	D	Annual Shutdown	01/Feb/2022	08:00	02/Feb/2022	18:00		PLANNED	Requested	
945	RQ81523	OCC_191	nhpccc_sd	BUS	220KV BUS 2 AT BAIRASUL(NH)	C	Maintenance & Illumination works	11/Feb/2022	08:00	14/Feb/2022	18:00		PLANNED	Requested	
946	RQ81522	OCC_191	nhpccc_sd	BUS	220KV BUS 1 AT BAIRASUL(NH)	C	Maintenance & Illumination works	07/Feb/2022	08:00	10/Feb/2022	18:00		PLANNED	Requested	
947	RQ80787	OCC_191	stuup_sd	BUS	220KV BUS 1 AT SIMBHOLI(LUP)	D	Main bus isolator maintenance and tighteing work	10/Feb/2022	12:00	12/Feb/2022	14:00	There will be supply interruption due to this shut down	PLANNED	Requested	
948	RQ81487	OCC_191	bbmb_sd	BUS	220 KV NARELA(DV) - BUS 2	C	To change the isolators under PSDF scheme	03/Feb/2022	08:00	04/Feb/2022	18:00		PLANNED	Requested	
949	RQ81291	OCC_191	cpcc1_sd	BR/BSR/MSC/MSR	25 MVAR BUS REACTOR NO 1 AT 220 KV JIND(PG)	D	Oil sampelling from CTs for DGA testing of newly commissioned CTs.	02/Feb/2022	09:00	02/Feb/2022	18:00		PLANNED	Requested	
950	RQ81492	OCC_191	bbmb_sd	BAY	A-10 BUS SECTIONALIZER BAY - 220KV BUS 2 AT SAMAYPUR(BB) (BBMB) AND 220KV BUS 4 AT SAMAYPUR(BB) AT 220 KV SAMAYPUR(BB) (BBMB)	C	For Automation of Sub-station.	28/Feb/2022	08:00	02/Mar/2022	18:00		PLANNED	Requested	
951	RQ81491	OCC_191	bbmb_sd	BAY	203 BUS COUPLER BAY - 220KV BUS 1 AT SAMAYPUR(BB) (BBMB) AND 220KV BUS 2 AT SAMAYPUR(BB) AT 220 KV SAMAYPUR(BB) (BBMB)	C	For Automation of Sub-station.	14/Feb/2022	08:00	16/Feb/2022	18:00		PLANNED	Requested	
952	RQ81392	OCC_191	indigrd_sd	BAY	211 MAIN BAY - 220 KV KADARPUR (GPTL) - BUS 1 (GPTL) AT KADARPUR(GPTL)	D	Annual preventive maintenance	28/Feb/2022	08:00	28/Feb/2022	20:00	AMP Work	PLANNED	Requested	
953	RQ81390	OCC_191	indigrd_sd	BAY	205 MAIN BAY - 220 KV KADARPUR (GPTL) - BUS 1 (GPTL) AT KADARPUR(GPTL)	D	Annual preventive maintenance	28/Feb/2022	08:00	28/Feb/2022	20:00	AMP Work	PLANNED	Requested	
954	RQ81391	OCC_191	indigrd_sd	BAY	202 MAIN BAY - 220 KV KADARPUR (GPTL) - BUS 1 (GPTL) AT KADARPUR(GPTL)	D	Annual preventive maintenance	28/Feb/2022	08:00	28/Feb/2022	20:00	AMP work	PLANNED	Requested	
955	RQ81393	OCC_191	indigrd_sd	BAY	209 MAIN BAY - 220 KV KADARPUR (GPTL) - BUS 1 (GPTL) AT KADARPUR(GPTL)	D	Annual preventive maintenance	28/Feb/2022	08:00	28/Feb/2022	20:00	AMP Work	PLANNED	Requested	
956	RQ81382	OCC_191	indigrd_sd	BAY	204 MAIN BAY - 220 KV KADARPUR (GPTL) - BUS 1 (GPTL) AT KADARPUR(GPTL)	D	Annual preventive maintenance	26/Feb/2022	08:00	26/Feb/2022	20:00	AMP Work	PLANNED	Requested	
957	RQ81383	OCC_191	indigrd_sd	BAY	201 MAIN BAY - 220 KV KADARPUR (GPTL) - BUS 1 (GPTL) AT KADARPUR(GPTL)	D	Annual preventive maintenance	26/Feb/2022	08:00	26/Feb/2022	20:00	AMP work	PLANNED	Requested	
958	RQ81385	OCC_191	indigrd_sd	BAY	208 MAIN BAY - 220 KV KADARPUR (GPTL) - BUS 1 (GPTL) AT KADARPUR(GPTL)	D	Annual preventive maintenance	26/Feb/2022	08:00	26/Feb/2022	20:00	AMP Work	PLANNED	Requested	

959	RQ81384	OCC_191	indigrid_sd	BAY	210 MAIN BAY - 220 KV KADARPUR (GPTL) - BUS 1 (GPTL) AT KADARPUR(GPTL)	D	Annual preventive maintenance	26/Feb/2022	08:00	26/Feb/2022	20:00	AMP Work	PLANNED	Requested	
960	RQ81376	OCC_191	indigrid_sd	BAY	211 MAIN BAY - 220 KV KADARPUR (GPTL) - BUS 1 (GPTL) AT KADARPUR(GPTL)	D	Annual preventive maintenance	24/Feb/2022	08:00	24/Feb/2022	20:00	AMP Work	PLANNED	Requested	
961	RQ81374	OCC_191	indigrid_sd	BAY	210 MAIN BAY - 220 KV KADARPUR (GPTL) - BUS 1 (GPTL) AT KADARPUR(GPTL)	D	Annual preventive maintenance	22/Feb/2022	08:00	22/Feb/2022	20:00	AMP Work	PLANNED	Requested	
962	RQ81373	OCC_191	indigrid_sd	BAY	209 MAIN BAY - 220 KV KADARPUR (GPTL) - BUS 1 (GPTL) AT KADARPUR(GPTL)	D	Annual preventive maintenance	21/Feb/2022	08:00	21/Feb/2022	20:00	AMP Work	PLANNED	Requested	
963	RQ81372	OCC_191	indigrid_sd	BAY	208 MAIN BAY - 220 KV KADARPUR (GPTL) - BUS 1 (GPTL) AT KADARPUR(GPTL)	D	Annual preventive maintenance	18/Feb/2022	08:00	18/Feb/2022	20:00	AMP Work	PLANNED	Requested	
964	RQ81539	OCC_191	cpcc1_sd	BAY	206 MAIN BAY - 400/220 KV 315 MVA ICT 2 AT MEERUT(PG)	C	CB Pole Overhauling	26/Feb/2022	08:00	01/Mar/2022	18:00		PLANNED	Requested	
965	RQ81536	OCC_191	cpcc1_sd	BAY	203 MAIN BAY - 220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-2 (POWERGRID)	C	REPLACEMENT OF OLD CB BY NEW CGL BREAKER	23/Feb/2022	08:00	28/Feb/2022	18:00		PLANNED	Requested	
966	RQ81538	OCC_191	cpcc1_sd	BAY	209 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT MEERUT(PG)	C	CB Pole Overhauling	22/Feb/2022	08:00	25/Feb/2022	18:00		PLANNED	Requested	
967	RQ81428	OCC_191	cpcc1_sd	BAY	207 MAIN BAY - 220 KV RAPS_C(NP)-ANTA(NT) (PG) CKT-1 AT ANTA(NT)	C	Retroffing of MAIN BAY Breaker of ANTA-RAPPC Line main bay,	02/Feb/2022	10:00	10/Feb/2022	18:00	Till then ANTA-RAPPC line at NTPC End shall remain charge through Transfer BUS	PLANNED	Requested	
968	RQ80667	OCC_191	dadrigas_sd	BAY	202 BUS COUPLER BAY - 220 KV DADRIGAS(NT) - BUS 1 AND 220 KV DADRIGAS(NT) - BUS 2 AT 220 KV DADRIGAS(NT)	D	Annual Shutdown	07/Feb/2022	08:00	08/Feb/2022	18:00		PLANNED	Requested	
969	RQ81026	OCC_191	cpcc3_sd	FSC	FSC(40%) OF 400 KV BALLIA-SOHAWAL (PG) CKT-1 AT SOHAWAL(PG)	D	AMP Works	17/Feb/2022	10:00	17/Feb/2022	18:00		PLANNED	Requested	
970	RQ81028	OCC_191	cpcc3_sd	FILTER BANK	400 KV 60 MVAR Filter Bank No B2211 at Vindhyaachal-North(PG)	C	RETRO FITMENT OF CIRCUIT BREAKER UNDER ADD CAP AT VINDHYACHAL S/S.Approved under CERC Order number 543/TT/2014 dtd. 20.09.2016	10/Feb/2022	10:00	09/Mar/2022	18:00	Power flow in Dual Block operation will be limited to 350MW in absence of any base filter i.e. B2211, B2221	PLANNED	Requested	