



सत्यमेव जयते

भारत सरकार  
Government of India  
विद्युत मंत्रालय  
Ministry of Power  
उत्तर क्षेत्रीय विद्युत समिति  
Northern Regional Power Committee

सं.:उ.क्षे.वि.स./प्रचालन/106/01/2022/

दिनांक: 22.03.2022

विषय: उत्तर क्षेत्रीय विद्युत समिति की प्रचालन समन्वय उप- समिति की 193<sup>वीं</sup> बैठक में स्वीकृत आऊटेज कार्यक्रम की सूची।

**Subject:** Outage programme approved in 193<sup>rd</sup> OCC Meeting.

विद्युत् उत्पादन कंपनियों व पारेषण लाइसेंस धारकों द्वारा उत्पादन इकाइयों व पारेषण तंत्र के प्रस्तावित आऊटेज कार्यक्रमों को दिनांक 21.03.2022 में आयोजित प्रचालन समन्वय उप- समिति की 193<sup>वीं</sup> बैठक में चर्चा करने के पश्चात आऊटेज कार्यक्रम की स्वीकृत सूची को उत्तर क्षेत्रीय विद्युत समिति के वेब पोर्टल पर उपलब्ध किया गया है। सभी आऊटेज कार्यक्रम संभावित हैं एवं वास्तविक काल में ग्रिड की स्थिति के अनुरूप प्रभावी होंगे। किसी प्रकार की त्रुटि होने पर दो कार्य दिवसों के भीतर हमें सूचित करने का कष्ट करें।

The outage programme of Generating Units and Transmission Lines proposed by Generating Companies and Transmission Licensees were discussed in the 193<sup>rd</sup> OCC meeting held on 21.03.2022 and the approved list of outages program has been uploaded on NRPC web portal. All outage programmes are approved tentatively subject to real time grid conditions. Discrepancy, if any may kindly be intimated within two working days.

  
22/03/2022  
(सौमित्र मजूमदार)

अधीक्षण अभियंता (प्रचालन)

सेवा में,

प्रचालन समन्वय उप- समिति के सभी सदस्य।

**APPROVED OUTAGE PROGRAM OF 193rd OCC**

Sr No	Reference Number	OCC Number	Name of Requesting Agency	Element Type	Element Name	Owner	Daily/Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	Request Type	Shutdown Status	Approved From Date	Approved From Time	Approved To Date	Approved To Time	OCC Remarks	
1	RQ88037	OCC_193	antagas_sd	GENERATING UNIT	88.71 MW ANTA GPS - UNIT 1	NTPC	C	RLA Study and External Hydro Test (Statutory) of WHRB1, GT#1 available in Open Cycle Operation	07/Apr/2022	00:00	16/Apr/2022	00:00	Unit available in Open Cycle Operation	PLANNED	Approved	07-Apr-22	00:00	16-Apr-22	00:00		
2	RQ87821	OCC_193	ntpcos_sd	GENERATING UNIT	210 MW UNCHAHAHAR TPS - UNIT 1	NTPC	C	Capital Overhaul of Turbine, condenser tube leakage	15/Apr/2022	00:00	29/May/2022	23:59	Major liability-condenser tube leakage	PLANNED	Rejected						UP deniend consent.
3	RQ88193	OCC_193	jhajjar_sd	GENERATING UNIT	500 MW ISTPP (JHAJJAR) - UNIT 1	APCPL	C	Annual Overhauling	01/Apr/2022	00:00	05/May/2022	23:59		PLANNED	Rejected						TPDDL has denied its consent stating high exchange rates and rising temperatures in delhi.
4	RQ88084	OCC_193	tehrj_sd	GENERATING UNIT	250 MW TEHRI HPS - UNIT 1	THDC	C	Annual Maintenance	24/Apr/2022	09:00	24/May/2022	00:00		PLANNED	Approved	24-Apr-22	09:00	24-May-22	00:00		
5	RQ88151	OCC_193	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-1		C	Transmission Line diversion work due to construction of Gorakhpur Link Expressway by UPEIDA	26/Apr/2022	08:00	29/Apr/2022	18:00	During this period all 04 poles will be under S/D	PLANNED	Rejected						In view of Hydro season shutdwon may be planned during lean hydro period i.e. in October.
6	RQ88152	OCC_193	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-2		C	Transmission Line diversion work due to construction of Gorakhpur Link Expressway by UPEIDA	26/Apr/2022	08:00	29/Apr/2022	18:00	During this period all 04 poles will be under S/D	PLANNED	Rejected						In view of Hydro season shutdwon may be planned during lean hydro period i.e. in October.
7	RQ88052	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2	POWER GRID	D	Insulation Sleeve Installation & Maintenance in line	28/Apr/2022	08:00	29/Apr/2022	19:00	other ckt will be in non auto mode.	PLANNED	Approved	28-Apr-22	08:00	29-Apr-22	19:00	ATC to be curtailed by 450 MW. Subject to real time grid condition. Subjected to WRPC approval	

8	RQ88235	OCC_193	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	765 KV ORAI-SATNA (PG) CKT-1	POWER GRID	D	A/R OFF on 765KV SATNA-ORAI & 765KV GWALIOR-ORAI LINE TO FACILITATE FOR PRESUMMER PREPAREDNESS WORK OF 765KV SATNA -GWALIOR CKT 2(BY WR2)	27/Apr/2022	08:00	27/Apr/2022	18:00		PLANNED	Approved	27-Apr-22	08:00	27-Apr-22	18:00	
9	RQ88236	OCC_193	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	765 KV ORAI-GWALIOR (PG) CKT-1	POWER GRID	D	A/R OFF on 765KV SATNA-ORAI & 765KV GWALIOR-ORAI LINE.A/R OFF on 765KV SATNA-ORAI & 765KV GWALIOR-ORAI LINE TO FACILITATE FOR PRESUMMER PREPAREDNESS WORK OF 765KV SATNA -GWALIOR CKT 2(BY WR2)	27/Apr/2022	08:00	27/Apr/2022	18:00		PLANNED	Approved	27-Apr-22	08:00	27-Apr-22	18:00	
10	RQ88210	OCC_193	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2	POWER GRID	D	AMP Works of Line Reactor at Gwalior. Also, line AMP works. A/R OFF on ckt-1 and dia to be kept open.	25/Apr/2022	08:00	25/Apr/2022	18:00	S/D request by WR-II	PLANNED	Approved	25-Apr-22	08:00	25-Apr-22	18:00	ATC curtailment of 450 MW. Subject to real time grid condition. Subjected to WRPC approval
11	RQ88271	OCC_193	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-2	POWER GRID	D	Insulator Replacement work damaged by miscreants (ER1)	16/Apr/2022	08:00	16/Apr/2022	18:00		PLANNED	Approved	16-Apr-22	08:00	16-Apr-22	18:00	subject to availability of all other ER-NR lines
12	RQ88051	OCC_193	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1	POWER GRID	C	Line Diversion Work due to NHAI Highway	15/Apr/2022	08:00	25/Apr/2022	18:00	other ckt will be in non auto mode if required .	PLANNED	Approved	15-Apr-22	08:00	25-Apr-22	18:00	ATC to be curtailed by 450 MW. Subject to real time grid conditions. EI approval, PTCC (approval or undertaking as applicable) to be submitted before charging of line. Subjected to WRPC approval

13	RQ88270	OCC_193	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-1	POWER GRID	D	Insulator Replacement work damaged by miscreants(ER1)	15/Apr/2022	08:00	15/Apr/2022	18:00		PLANNED	Approved	15-Apr-22	08:00	15-Apr-22	18:00	subject to availability of all other ER-NR lines
14	RQ88233	OCC_193	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	765 KV ORAI-SATNA (PG) CKT-1	POWER GRID	D	A/R OFF on 765KV SATNA-ORAI LINE TO FACILITATE PRESUMMER PREPAREDNESS WORK OF 765KV GWALIOR-ORAI LINE(BY WR2)	14/Apr/2022	08:00	14/Apr/2022	18:00		PLANNED	Approved	14-Apr-22	08:00	14-Apr-22	18:00	Subjected to WRPC approval
15	RQ88232	OCC_193	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	765 KV ORAI-GWALIOR (PG) CKT-1	POWER GRID	D	FOR PRESUMMER PREPAREDNESS WORK. A/R OFF on 765KV SATNA-ORAI LINE. Dia to be kept open.(By WR2)	14/Apr/2022	08:00	14/Apr/2022	18:00		PLANNED	Approved	14-Apr-22	08:00	14-Apr-22	18:00	Subjected to WRPC approval
16	RQ88269	OCC_193	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	765 KV BALIA-GAYA (PG) CKT-1	POWER GRID	D	Insulator Replacement work by ER1	14/Apr/2022	08:00	14/Apr/2022	18:00		PLANNED	Approved	14-Apr-22	08:00	14-Apr-22	18:00	subject to availability of all other ER-NR lines
17	RQ88231	OCC_193	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	765 KV ORAI-SATNA (PG) CKT-1	POWER GRID	D	FOR PRESUMMER PREPAREDNESS WORK.A/R OFF on 765KV GWALIOR-ORAI LINE. Dia to be kept open.(WR2)	13/Apr/2022	09:00	13/Apr/2022	18:00		PLANNED	Rejected					ATC Curtailment of 2450 MW. UP denied consent due to high demand.
18	RQ88234	OCC_193	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	765 KV ORAI-GWALIOR (PG) CKT-1	POWER GRID	D	A/R OFF on 765KV GWALIOR-ORAI TO FACILITATE LINE PRESUMMER PREPAREDNESS WORK OF 765KV SATNA-ORAI LINE (BY WR2)	13/Apr/2022	09:00	13/Apr/2022	18:00		PLANNED	Rejected					ATC Curtailment of 2450 MW. UP denied consent due to high demand.
19	RQ88136	OCC_193	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-2	POWER GRID	D	Protection Testing	04/Apr/2022	10:00	04/Apr/2022	13:00		PLANNED	Approved	04-Apr-22	10:00	04-Apr-22	13:00	ATC to be curtailed by1150 MW. Subjected to WRPC approval

20	RQ88272	OCC_193	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	765 KV FATEHPUR-SASARAM (PG) CKT-1	POWER GRID	D	Replacement of Flashed insulator at loc.20. by ER1	01/Apr/2022	08:00	01/Apr/2022	18:00		PLANNED	Approved	01-Apr-22	08:00	01-Apr-22	18:00	Subjected to ERPC approval
21	RQ88230	OCC_193	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-1	POWER GRID	D	A/R OFF for OPGW stringing under live line condition(WR 2)	01/Apr/2022	08:00	30/Apr/2022	18:00		PLANNED	Approved	01-Apr-22	08:00	30-Apr-22	18:00	Subjected to WRPC approval
22	RQ88747	OCC_193	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	27/Apr/2022	09:00	27/Apr/2022	17:00		PLANNED	Approved	27-Apr-22	09:00	27-Apr-22	17:00	
23	RQ88730	OCC_193	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MOGA(PG) (PS) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	25/Apr/2022	09:00	25/Apr/2022	17:00		PLANNED	Approved	25-Apr-22	09:00	25-Apr-22	17:00	
24	RQ88739	OCC_193	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	20/Apr/2022	09:00	20/Apr/2022	17:00		PLANNED	Approved	20-Apr-22	09:00	20-Apr-22	17:00	
25	RQ88735	OCC_193	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	18/Apr/2022	09:00	18/Apr/2022	17:00		PLANNED	Approved	18-Apr-22	09:00	18-Apr-22	17:00	
26	RQ88482	OCC_193	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	18/Apr/2022	09:00	18/Apr/2022	17:00		PLANNED	Approved	18-Apr-22	09:00	18-Apr-22	17:00	
27	RQ88485	OCC_193	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(PG) (PS) CKT-2		D	Jumper Checking /Tightining and tree trimmingof tower no -150 to 200	18/Apr/2022	09:00	19/Apr/2022	17:00		PLANNED	Approved	18-Apr-22	09:00	19-Apr-22	17:00	

28	RQ88738	OCC_193	slcpcs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(PG) (PS) CKT-2		D	Jumper Checking /Tightining and tree trimmingof tower no -150 to 200	18/Apr/2022	09:00	19/Apr/2022	17:00		PLANNED	Approved	18-Apr-22	09:00	19-Apr-22	17:00	
29	RQ88491	OCC_193	slcpcs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PG) (PS) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	12/Apr/2022	09:00	12/Apr/2022	17:00		PLANNED	Approved	12-Apr-22	09:00	12-Apr-22	17:00	
30	RQ88744	OCC_193	slcpcs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PG) (PS) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	12/Apr/2022	09:00	12/Apr/2022	17:00		PLANNED	Approved	12-Apr-22	09:00	12-Apr-22	17:00	
31	RQ88457	OCC_193	slcpcs_sd	BAY	406 MAIN BAY - 400 KV AMRITSAR(PG)-MAKHU(PG) (PSTCL) CKT-2 (PSTCL) AT MAKHU(PG)		D	Nut bolt tighteneing of clamp and connectors of 406 bay CB, CT and cleaning of male and female copper contact of isolators. Cleaning and terminal tighteneing of C&R panel	12/Apr/2022	09:00	12/Apr/2022	17:00		PLANNED	Approved	12-Apr-22	09:00	12-Apr-22	17:00	
32	RQ88470	OCC_193	slcpcs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1		D	Jumper Tightening	11/Apr/2022	09:00	11/Apr/2022	17:00		PLANNED	Approved	11-Apr-22	09:00	11-Apr-22	17:00	
33	RQ88723	OCC_193	slcpcs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1		D	Jumper Tightening	11/Apr/2022	09:00	11/Apr/2022	17:00		PLANNED	Approved	11-Apr-22	09:00	11-Apr-22	17:00	
34	RQ88727	OCC_193	slcpcs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NAKODAR(PG)-MOGA(PG) (PS) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	11/Apr/2022	09:00	11/Apr/2022	17:00		PLANNED	Approved	11-Apr-22	09:00	11-Apr-22	17:00	

35	RQ88474	OCC_193	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MOGA(PG)(PS) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	11/Apr/2022	09:00	11/Apr/2022	17:00		PLANNED	Approved	11-Apr-22	09:00	11-Apr-22	17:00	
36	RQ88729	OCC_193	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(PG)(PS) CKT-1		D	Jumper Checking /Tightining and tree trimming of tower no-150 to 200	11/Apr/2022	09:00	12/Apr/2022	17:00		PLANNED	Approved	11-Apr-22	09:00	12-Apr-22	17:00	
37	RQ88476	OCC_193	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(PG)(PS) CKT-1		D	Jumper Checking /Tightining and tree trimming of tower no-150 to 200	11/Apr/2022	09:00	12/Apr/2022	17:00		PLANNED	Approved	11-Apr-22	09:00	12-Apr-22	17:00	
38	RQ88473	OCC_193	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(PG)(PS) CKT-2		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	06/Apr/2022	09:00	06/Apr/2022	17:00		PLANNED	Approved	06-Apr-22	09:00	06-Apr-22	17:00	
39	RQ88726	OCC_193	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(PG)(PS) CKT-2		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	06/Apr/2022	09:00	06/Apr/2022	17:00		PLANNED	Approved	06-Apr-22	09:00	06-Apr-22	17:00	
40	RQ88455	OCC_193	sldcps_sd	BAY	401 MAIN BAY - 400KV NAKODAR(PSG)-MAKHU(PG)(PS) CKT-2 AT MAKHU(PG)		D	Nut bolt tighteneing of clamp and connectors of 401 bay CB, CT and cleaning of male and female copper contact of isolators. Cleaning and terminal tighteneing of C&R panel	06/Apr/2022	09:00	06/Apr/2022	17:00		PLANNED	Approved	06-Apr-22	09:00	06-Apr-22	17:00	
41	RQ88721	OCC_193	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(PG)(PS) CKT-1		D	General Maintenace for nut bolt tightening, cleaning and IR of equipments.	05/Apr/2022	09:00	05/Apr/2022	17:00		PLANNED	Approved	05-Apr-22	09:00	05-Apr-22	17:00	

42	RQ88468	OCC_193	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-1		D	General Maintenece for nut bolt tightening, cleaning and IR of equipments.	05/Apr/2022	09:00	05/Apr/2022	17:00		PLANNED	Approved	05-Apr-22	09:00	05-Apr-22	17:00	
43	RQ88454	OCC_193	sldcps_sd	BAY	409 MAIN BAY - 400/220KV 315 MVA ICT 1 AT MAKHU(PS)		D	Cleaning and Recording of IR Values of Bay 214(IV Side) CT's and CB, cleaning of CTR Panel and Terminal tightening of ICT-1 MB	05/Apr/2022	09:00	05/Apr/2022	17:00		PLANNED	Approved	05-Apr-22	09:00	05-Apr-22	17:00	
44	RQ88465	OCC_193	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1		D	Jumper Tightening	04/Apr/2022	09:00	04/Apr/2022	17:00		PLANNED	Approved	04-Apr-22	09:00	04-Apr-22	17:00	
45	RQ88718	OCC_193	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1		D	Jumper Tightening	04/Apr/2022	09:00	04/Apr/2022	17:00		PLANNED	Approved	04-Apr-22	09:00	04-Apr-22	17:00	
46	RQ88719	OCC_193	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NAKODAR(PS G)-MAKHU(PS) (PS) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	04/Apr/2022	09:00	04/Apr/2022	17:00		PLANNED	Approved	04-Apr-22	09:00	04-Apr-22	17:00	
47	RQ88466	OCC_193	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NAKODAR(PS G)-MAKHU(PS) (PS) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	04/Apr/2022	09:00	04/Apr/2022	17:00		PLANNED	Approved	04-Apr-22	09:00	04-Apr-22	17:00	
48	RQ88720	OCC_193	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-1		D	Jumper checking/Tightening and tree trimming of tower no -244 to 129	04/Apr/2022	09:00	04/Apr/2022	17:00		PLANNED	Approved	04-Apr-22	09:00	04-Apr-22	17:00	
49	RQ88467	OCC_193	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-1		D	Jumper checking/Tightening and tree trimming of tower no -244 to 129	04/Apr/2022	09:00	04/Apr/2022	17:00		PLANNED	Approved	04-Apr-22	09:00	04-Apr-22	17:00	



50	RQ88221	OCC_193	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ALLAHABAD-SASARAM (PG) CKT-1	POWER GRID	D	For replacement of porcelain insulators with polymer at major crossings & Insulator cleaning work	16/Apr/2022	09:00	16/Apr/2022	18:00		PLANNED	Approved					May be clubbed with S.NO 54
51	RQ88267	OCC_193	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-1	POWER GRID	C	Destringing, Erection and Stringing work for Railway Diversion of 400KV Patna Balia -1&2 Line due to construction of Neora-Daniyawan Railway line b/w loc-26 to 31(By ER1)	16/Apr/2022	08:00	26/Apr/2022	18:00		PLANNED	Approved	16-Apr-22	08:00	26-Apr-22	18:00	El approval, PTCC (approval or undertaking as applicable) to be submitted before charging of line. Subjected to ERPC approval. Subject to all other lines shall be in service in ER-NR corridor.
52	RQ88268	OCC_193	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-2	POWER GRID	C	Destringing, Erection and Stringing work for Railway Diversion of 400KV Patna Balia -1&2 Line due to construction of Neora-Daniyawan Railway line b/w loc-26 to 31(By ER1)	16/Apr/2022	08:00	26/Apr/2022	18:00		PLANNED	Approved	16-Apr-22	08:00	26-Apr-22	18:00	El approval, PTCC (approval or undertaking as applicable) to be submitted before charging of line. Subjected to ERPC approval. Subject to all other lines shall be in service in ER-NR corridor.
53	RQ88261	OCC_193	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1	POWER GRID	D	Rectification/replacement of G-Ring / CC ring at six locations.	12/Apr/2022	09:00	12/Apr/2022	13:00		PLANNED	Approved	12-Apr-22	16:00	12-Apr-22	21:00	Subjected to WRPC approval. ATC of Gujarat may be reduced. Subject to Gujarat consent.
54	RQ88068	OCC_193	sldcup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ALLAHABAD-SASARAM (PG) CKT-1	POWER GRID	D	OVERHEAD CROSSING OF UNDERCONSTRUCTION 400 KV DC TWIN MOOSE VARANASI (PGCIL)-JAUNPUR LINE BETWEEN LOCATION NO 29 & 30	01/Apr/2022	08:00	02/Apr/2022	17:00		PLANNED	Approved	01-Apr-22	08:00	02-Apr-22	17:00	Subjected to ERPC approval

55	RQ88733	OCC_193	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	26/Apr/2022	09:00	26/Apr/2022	17:00		PLANNED	Approved	26-Apr-22	09:00	26-Apr-22	17:00	
56	RQ88734	OCC_193	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-2		D	Tightening of nut bolts of jumpers of T .no3,4,5,6	20/Apr/2022	09:00	20/Apr/2022	17:00		PLANNED	Approved	20-Apr-22	09:00	20-Apr-22	17:00	
57	RQ88725	OCC_193	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-2		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	18/Apr/2022	09:00	18/Apr/2022	17:00		PLANNED	Approved	18-Apr-22	09:00	18-Apr-22	17:00	
58	RQ88472	OCC_193	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-2		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	18/Apr/2022	09:00	18/Apr/2022	17:00		PLANNED	Approved	18-Apr-22	09:00	18-Apr-22	17:00	
59	RQ88731	OCC_193	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-1		D	Tightening of nut bolts of jumpers of T .no3,4,5,6	11/Apr/2022	09:00	11/Apr/2022	17:00		PLANNED	Approved	11-Apr-22	09:00	11-Apr-22	17:00	
60	RQ88478	OCC_193	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-1		D	Tightening of nut bolts of jumpers of T .no3,4,5,6	11/Apr/2022	09:00	11/Apr/2022	17:00		PLANNED	Approved	11-Apr-22	09:00	11-Apr-22	17:00	
61	RQ88724	OCC_193	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	07/Apr/2022	09:00	07/Apr/2022	17:00		PLANNED	Approved	07-Apr-22	09:00	07-Apr-22	17:00	
62	RQ88471	OCC_193	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	07/Apr/2022	09:00	07/Apr/2022	17:00		PLANNED	Approved	07-Apr-22	09:00	07-Apr-22	17:00	

63	RQ88740	OCC_193	slcpcs_sd	AC TRANS MISSION LINE CIRCUIT	132 KV HAMIRPUR(H P)-CHOHAL (PS) (PSTCL) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	20/Apr/2022	09:00	20/Apr/2022	17:00		PLANNED	Approved	20-Apr-22	09:00	20-Apr-22	17:00	
64	RQ88722	OCC_193	slcpcs_sd	AC TRANS MISSION LINE CIRCUIT	132 KV HAMIRPUR(H P)-CHOHAL (PS) (PSTCL) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	05/Apr/2022	09:00	05/Apr/2022	17:00		PLANNED	Approved	05-Apr-22	09:00	05-Apr-22	17:00	
65	RQ88469	OCC_193	slcpcs_sd	AC TRANS MISSION LINE CIRCUIT	132 KV HAMIRPUR(H P)-CHOHAL (PS) (PSTCL) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	05/Apr/2022	09:00	05/Apr/2022	17:00		PLANNED	Approved	05-Apr-22	09:00	05-Apr-22	17:00	
66	RQ87931	OCC_193	stuup_sd	AC TRANS MISSION LINE CIRCUIT	132 KV ANPARA(UP)-MORWA(MP) (UP) CKT-1	UPPTCL	C	RAILWAY DIVERSION WORK	01/Apr/2022	08:00	30/Apr/2022	18:00	DURING SHUT DOWN SUPPLY WILL NOT BE DISTRUB. LINE CHARGED ON NO LOAD	PLANNED	Approved	01-Apr-22	08:00	30-Apr-22	18:00	
67	RQ88462	OCC_193	slcpcs_sd	BAY	410 MAIN BAY - 400KV MUKTSAR-MAKHU (PS) CKT-2 AT MAKHU(PS)		D	Nut bolt tighteneing of clamp and connectors of 410 bay CB, CT and cleaning of male and female copper contact of isolators. Cleaning and terminal tighteneing of C&R panel	29/Apr/2022	09:00	29/Apr/2022	17:00		PLANNED	Approved	29-Apr-22	09:00	29-Apr-22	17:00	
68	RQ88743	OCC_193	slcpcs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AMRITSAR(P G)-MAKHU(PS) (PSTCL) CKT-2		D	For Jumper Tightening, disc cleaning and tree cutting between Tower No. 60 to 75	27/Apr/2022	09:00	27/Apr/2022	17:00		PLANNED	Approved	27-Apr-22	09:00	27-Apr-22	17:00	

69	RQ88461	OCC_193	sldcps_sd	BAY	415 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV MAKHU(PS)		D	Cleaning and Recording of IR Values of Bay 415 CT's and CBcleaning of CTR Panel and Terminal tightening of Reactor MB, checking of HVWSS	26/Apr/2022	09:00	26/Apr/2022	17:00		PLANNED	Approved	26-Apr-22	09:00	26-Apr-22	17:00	
70	RQ88460	OCC_193	sldcps_sd	BAY	403 MAIN BAY - 400 KV AMRITSAR(P G)- MAKHU(PS) (PSTCL) CKT-1 (PSTCL) AT MAKHU(PS)		D	Nut bolt tighteneing of clamp and connectors of 403 bay CB, CT and cleaning of male and female copper contact of isolators. Cleaning and terminal tighteneing of C&R panel	25/Apr/2022	09:00	25/Apr/2022	17:00		PLANNED	Approved	25-Apr-22	09:00	25-Apr-22	17:00	
71	RQ88748	OCC_193	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AMRITSAR(P G)- MAKHU(PS) (PSTCL) CKT-2		D	For Jumper Tightening, disc cleaning and tree cutting between Tower No. 76 to 90	25/Apr/2022	09:00	25/Apr/2022	17:00		PLANNED	Approved	25-Apr-22	09:00	25-Apr-22	17:00	
72	RQ88745	OCC_193	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AMRITSAR(P G)- MAKHU(PS) (PSTCL) CKT-2		D	For Jumper Tightening, disc cleaning and tree cutting between Tower No. 91 to 105	22/Apr/2022	09:00	22/Apr/2022	17:00		PLANNED	Approved	22-Apr-22	09:00	22-Apr-22	17:00	
73	RQ88741	OCC_193	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AMRITSAR(P G)- MAKHU(PS) (PSTCL) CKT-1		D	For Jumper Tightening, disc cleaning and tree cutting between Tower No. 60 to 75	20/Apr/2022	09:00	20/Apr/2022	17:00		PLANNED	Approved	20-Apr-22	09:00	20-Apr-22	17:00	

74	RQ88459	OCC_193	slcpcs_sd	BAY	421 MAIN BAY MAIN BAY - 400/220 KV 500 MVA ICT 3 AT MAKHU(PS) (PSTCL)		D	Nut bolt tightening and cleaning of Bay 420 CT,CB,isolators and CB and cleaning of BMK and C&R Panel and the terminal tightening of CT JB and CB MB	19/Apr/2022	09:00	19/Apr/2022	17:00		PLANNED	Approved	19-Apr-22	09:00	19-Apr-22	17:00	
75	RQ88458	OCC_193	slcpcs_sd	BAY	404 MAIN BAY - 400KV NAKODAR(PS G)- MAKHU(PS) (PS) CKT-1 AT MAKHU(PS)		D	Nut bolt tighteneing of clamp and connectors of 404 bay CB, CT and cleaning of male and female copper contact of isolators. Cleaning and terminal tighteneing of C&R panel	18/Apr/2022	09:00	18/Apr/2022	17:00		PLANNED	Approved	18-Apr-22	09:00	18-Apr-22	17:00	
76	RQ88737	OCC_193	slcpcs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AMRITSAR(P G)- MAKHU(PS) (PSTCL) CKT-1		D	For Jumper Tightening, disc cleaning and tree cutting between Tower No. 76 to 90	18/Apr/2022	09:00	18/Apr/2022	17:00		PLANNED	Approved	18-Apr-22	09:00	18-Apr-22	17:00	
77	RQ88484	OCC_193	slcpcs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AMRITSAR(P G)- MAKHU(PS) (PSTCL) CKT-1		D	For Jumper Tightening, disc cleaning and tree cutting between Tower No. 76 to 90	18/Apr/2022	09:00	18/Apr/2022	17:00		PLANNED	Approved	18-Apr-22	09:00	18-Apr-22	17:00	
78	RQ88493	OCC_193	slcpcs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV LUDHIANA(P G)- DORAHA(PS) (PSTCL) CKT-1		D	Tree cutting and Jumper tightening between tower no. 85 to 96	15/Apr/2022	09:00	15/Apr/2022	17:00		PLANNED	Approved	15-Apr-22	09:00	15-Apr-22	17:00	
79	RQ88746	OCC_193	slcpcs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV LUDHIANA(P G)- DORAHA(PS) (PSTCL) CKT-1		D	Tree cutting and Jumper tightening between tower no. 85 to 96	15/Apr/2022	09:00	15/Apr/2022	17:00		PLANNED	Approved	15-Apr-22	09:00	15-Apr-22	17:00	

80	RQ88742	OCC_193	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-DORAHA(PS) (PSTCL) CKT-1		D	Tree cutting and Jumper tightening between tower no. 70 to 85	13/Apr/2022	09:00	13/Apr/2022	17:00		PLANNED	Approved	13-Apr-22	09:00	13-Apr-22	17:00	
81	RQ88489	OCC_193	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-DORAHA(PS) (PSTCL) CKT-1		D	Tree cutting and Jumper tightening between tower no. 70 to 85	13/Apr/2022	09:00	13/Apr/2022	17:00		PLANNED	Approved	13-Apr-22	09:00	13-Apr-22	17:00	
82	RQ88479	OCC_193	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1		D	For Jumper Tightening, disc cleaning and tree cutting between Tower No. 91 to 105	12/Apr/2022	09:00	12/Apr/2022	17:00		PLANNED	Approved	12-Apr-22	09:00	12-Apr-22	17:00	
83	RQ88732	OCC_193	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1		D	For Jumper Tightening, disc cleaning and tree cutting between Tower No. 91 to 105	12/Apr/2022	09:00	12/Apr/2022	17:00		PLANNED	Approved	12-Apr-22	09:00	12-Apr-22	17:00	
84	RQ88483	OCC_193	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-DORAHA(PS) (PSTCL) CKT-1		D	Tree cutting and Jumper tightening between tower no. 60 to 70	12/Apr/2022	09:00	12/Apr/2022	17:00		PLANNED	Approved	12-Apr-22	09:00	12-Apr-22	17:00	
85	RQ88736	OCC_193	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-DORAHA(PS) (PSTCL) CKT-1		D	Tree cutting and Jumper tightening between tower no. 60 to 70	12/Apr/2022	09:00	12/Apr/2022	17:00		PLANNED	Approved	12-Apr-22	09:00	12-Apr-22	17:00	
86	RQ88728	OCC_193	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MOGA(PG)-BADNI KALAN(PS) (PSTCL) CKT-1		D	For Jumper Tightening, disc cleaning and tree cutting between Tower No. 53/1 to 53/39	09/Apr/2022	09:00	09/Apr/2022	17:00		PLANNED	Approved	09-Apr-22	09:00	09-Apr-22	17:00	
87	RQ88475	OCC_193	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MOGA(PG)-BADNI KALAN(PS) (PSTCL) CKT-1		D	For Jumper Tightening, disc cleaning and tree cutting between Tower No. 53/1 to 53/39	09/Apr/2022	09:00	09/Apr/2022	17:00		PLANNED	Approved	09-Apr-22	09:00	09-Apr-22	17:00	

88	RQ88456	OCC_193	sldcps_sd	BAY	412 MAIN BAY - 400/220KV 315 MVA ICT 2 AT MAKHU(PS)		D	Nut bolt tightening and cleaning of Bay 213(IV Side) LA,CT, Isolators and CB and cleaning of BMK and C&R Panel and the terminal tightening of CT JB and CB MB	07/Apr/2022	09:00	07/Apr/2022	17:00		PLANNED	Approved	07-Apr-22	09:00	07-Apr-22	17:00		
89	RQ88156	OCC_193	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-2		C	Transmission Line diversion work due to construction of railway track by Jawaharpur Thermal Power Plant	01/Apr/2022	08:00	05/Apr/2022	18:00		PLANNED	Rejected						NLDC Comment: demand is running on higher side, in such situation backing down at pit head station is not feasible and s/d may be planned in Sept.
90	RQ88155	OCC_193	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-1		C	Transmission Line diversion work due to construction of railway track by Jawaharpur Thermal Power Plant	01/Apr/2022	08:00	05/Apr/2022	18:00		PLANNED	Rejected						NLDC Comment: demand is running on higher side, in such situation backing down at pit head station is not feasible and s/d may be planned in Sept.
91	RQ87895	OCC_193	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(U P)-LALITPUR(LP G) (UP) CKT-2	UPPTCL	D	For jumper tightening, CC nut bolts tightening and other maintenance work of Line. For charging of Y phase Line Reactor-II unit at 765kV Substation Fatehabad Agra. (At present, Spare unit is charged as Y phase)	25/Apr/2022	08:00	27/Apr/2022	18:00		PLANNED	Rejected						May be clubbed with unit outage at Lalitpur
92	RQ87894	OCC_193	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(U P)-LALITPUR(LP G) (UP) CKT-1	UPPTCL	D	For jumper tightening, CC nut bolts tightening and other maintenance work of Line	13/Apr/2022	08:00	15/Apr/2022	18:00		PLANNED	Rejected						May be clubbed with unit outage at Lalitpur

93	RQ88060	OCC_193	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-2	POWER GRID	D	For installation of Bird Divertor	24/Apr/2022	08:00	30/Apr/2022	22:00	Other ckt will be in non auto mode.	PLANNED	Approved	24-Apr-22	16:00	30-Apr-22	22:00	May be availed after 16:00 hrs. No. of day may be increased, if needed.
94	RQ88175	OCC_193	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWER GRID	D	For connection of OPGW from TN 395 of 765KV Kanpur Varanasi #1 to TN 90 of 132KV Sangipur Kuna Line for repeater station under ULDC reliable communication scheme	22/Apr/2022	11:00	22/Apr/2022	14:00		PLANNED	Approved	22-Apr-22	11:00	22-Apr-22	14:00	
95	RQ88055	OCC_193	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV AJMER-CHITTORGAR H (PG) CKT-1	POWER GRID	D	Live Line OPGW fitting rectification work AR ON NON AUTO	18/Apr/2022	08:00	22/Apr/2022	18:00	Line SD not required.	PLANNED	Approved	18-Apr-22	08:00	22-Apr-22	18:00	
96	RQ88059	OCC_193	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-1	POWER GRID	D	For installation of Bird Divertor	18/Apr/2022	08:00	24/Apr/2022	22:00	Other ckt will be in non auto mode.	PLANNED	Approved	18-Apr-22	16:00	24-Apr-22	22:00	May be availed after 16:00 hrs. No. of day may be increased.
97	RQ88054	OCC_193	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-2	POWER GRID	C	For R-Ph bushing relocation work at Terrace-6 of Koteswar Ss.	15/Apr/2022	09:00	22/Apr/2022	18:00	Earlier shutdown approved in OCC-191 but can't be availed due to non availability of GIS below	PLANNED	Approved					May be availed after 24th Apr ( Tehri U#1 outage scheduled from 24th Apr)
98	RQ88064	OCC_193	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-2	POWER GRID	D	For installation of Bird Divertor	11/Apr/2022	08:00	15/Apr/2022	18:00	Other ckt will be in non auto mode.	PLANNED	Approved	11-Apr-22	08:00	15-Apr-22	18:00	



99	RQ88137	OCC_193	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	765 KV AGRA-ALIGARH (PG) CKT-1	POWER GRID	D	To attend S/D nature defects	11/Apr/2022	08:00	11/Apr/2022	18:00		PLANNED	Approved	11-Apr-22	08:00	11-Apr-22	18:00		
100	RQ88057	OCC_193	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2	POWER GRID	D	Diamond Crossing with under construction line 400 kV D/C Mohindergarh-Bhiwani TL Location no. 25-I, 25-IA, 25-II,25-IIA	09/Apr/2022	08:00	09/Apr/2022	18:00	Construction of 400 kV D/C Mahendragarh-Bhiwani TL	PLANNED	Approved						ATC curtailment of 200 MW. Not to clash with Moga Bhiwani SD from 1st to 13th Apr.
101	RQ88056	OCC_193	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1	POWER GRID	D	Diamond Crossing with under construction line 400 kV D/C Mohindergarh-Bhiwani TL Location no. 22-I, 22-IA, 22-II,22-IIA	06/Apr/2022	08:00	06/Apr/2022	18:00	Construction of 400 kV D/C Mahendragarh-Bhiwani TL	PLANNED	Approved						ATC curtailment of 200 MW. Not to clash with Moga Bhiwani SD from 1st to 13th Apr.
102	RQ88224	OCC_193	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	765 KV BAREILLY_2-LUCKNOW_2 (PG) CKT-1	POWER GRID	D	Main-1 Relay Firmware updation and Line AMP work.	05/Apr/2022	09:00	05/Apr/2022	13:00		PLANNED	Approved	05-Apr-22	09:00	05-Apr-22	13:00		
103	RQ88063	OCC_193	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-1	POWER GRID	D	For installation of Bird Divertor	05/Apr/2022	08:00	10/Apr/2022	18:00	Other ckt will be in non auto mode.	PLANNED	Approved	05-Apr-22	08:00	10-Apr-22	18:00		

104	RQ88190	OCC_193	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2	POWER GRID	D	AMP Work in line and Bay maintenance ( Tan delta measurement of line reactor bushings, 765KV line reactor CB Timing , DCRM, Grading capacitor tan delta, CRM, SF6 gas due point measurement, 145kv NGR CB Testing and tightening of connectors etc).	03/Apr/2022	09:00	04/Apr/2022	18:00	Along with Line reactor & other ckt will be in non auto mode.Kindly consider for 27.03.22 to 28.03.22 due to Shutdown of 765KV Ajmer-BHadla II ckt-2 also approved in Feb-22 but due to Continues shutdown of 765KV Fatehgarh-2 Bhadla-2 ckt-1&2 not approved for Ajmer s/s. Now	PLANNED	Approved	03-Apr-22	16:00	04-Apr-22	23:00	May be availed after 16:00 hrs. No. of day may be increased, if needed.
-----	---------	---------	----------	-------------------------------	----------------------------------	------------	---	--	-------------	-------	-------------	-------	--	---------	----------	-----------	-------	-----------	-------	---

105	RQ88053	OCC_193	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1	POWER GRID	D	AMP Work in line and Bay maintenance ( Tan delta measurement of line reactor bushings, 765KV line reactor CB Timing , DCRM, Grading capacitor tan delta, CRM, SF6 gas due point measurement, 145kv NGR CB Testing and tightening of connectors etc).	01/Apr/2022	09:00	02/Apr/2022	19:00	Along with Line reactor & other ckt will be in non auto mode.Kindly consider for 25.03.22 to 26.03.22 due to Shutdown of 765KV Ajmer-BHADLA II ckt-1 also approved in Feb-22 but due to Continues shutdown of 765KV Fatehgarh-2 Bhadla-2 ckt-1&2 not approved for Ajmer s/s. Now	PLANNED	Approved	01-Apr-22	16:00	02-Apr-22	23:00	May be availed after 16:00 hrs. No. of day may be increased, if needed.	
106	RQ88202	OCC_193	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	765 KV MOGA-MEERUT (PG) CKT-1	POWER GRID	D	SD Required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme.	01/Apr/2022	08:00	10/Apr/2022	19:00	Kindly approve	PLANNED	Rejected						Line SD already facilitated from 07-16 Mar-22. coinciding with Moga_Bhiwani line SD period.
107	RQ88174	OCC_193	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWER GRID	D	A/R into non auto mode for Live Line OPGW Work	01/Apr/2022	08:00	30/Apr/2022	18:00		PLANNED	Approved	01-Apr-22	08:00	30-Apr-22	18:00		
108	RQ88168	OCC_193	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-1	POWER GRID	D	A/R into non auto mode for Live Line OPGW Work	01/Apr/2022	08:00	30/Apr/2022	18:00		PLANNED	Approved	01-Apr-22	08:00	30-Apr-22	18:00		

109	RQ88058	OCC_193	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV JHATIKARA-ALIGARH (PG) CKT-1	POWER GRID	C	Line diversion work due to infringement in construction of Delhi-Vadodara Expressway (NH148N)	01/Apr/2022	08:00	12/Apr/2022	18:00	Kindly approve from 26.03.22 to 06.04.22 . The S/D is requested by NHAI.	PLANNED	Approved	01-Apr-22	08:00	12-Apr-22	18:00	EI approval, PTCC (approval or undertaking as applicable) to be submitted before charging of line.
110	RQ88061	OCC_193	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV MOGA-BHIWANI (PG) CKT-1	POWER GRID	C	Line diversion work for railway crossing	01/Apr/2022	08:00	13/Apr/2022	18:00	Kindly approve from 26.03.2022 to 08.04.2022	PLANNED	Approved	01-Apr-22	08:00	13-Apr-22	18:00	EI approval, PTCC (approval or undertaking as applicable) to be submitted before charging of line. Subject to only s/d at a time from Moga end
111	RQ88048	OCC_193	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-2	PFTL	D	Installation of Bird Diverter	18/Apr/2022	17:00	25/Apr/2022	23:00	Other ckt will be in non auto mode.	PLANNED	Approved	18-Apr-22	17:00	25-Apr-22	23:00	
112	RQ88047	OCC_193	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1	PFTL	D	Installation of Bird Diverter	11/Apr/2022	17:00	17/Apr/2022	23:00	Other ckt will be in non auto mode.	PLANNED	Approved	11-Apr-22	17:00	17-Apr-22	23:00	
113	RQ88091	OCC_193	cpcc1_sd	BUS	765KV BUS 2 AT JHATIKARA(PG)	POWER GRID	D	For AMP work	27/Apr/2022	08:00	27/Apr/2022	18:00	for AMP work	PLANNED	Approved					may be availed in first week of april
114	RQ88090	OCC_193	cpcc1_sd	BUS	765KV BUS 1 AT JHATIKARA(PG)	POWER GRID	D	For AMP work	26/Apr/2022	08:00	26/Apr/2022	18:00	for AMP work	PLANNED	Approved					may be availed in first week of april
115	RQ88181	OCC_193	cpcc1_sd	BUS	765 KV FATEHGARH_III(PG) - BUS 1	POWER GRID	C	For Construction work of incoming 765kv ICT-4	23/Apr/2022	17:00	24/Apr/2022	05:00		PLANNED	Approved	23-Apr-22	17:00	24-Apr-22	05:00	
116	RQ88184	OCC_193	cpcc1_sd	BUS	765 KV FATEHGARH_II(PG) - BUS 1	POWER GRID	C	For Construction work of incoming 765kv ICT-4	22/Apr/2022	17:00	23/Apr/2022	05:00		PLANNED	Approved	22-Apr-22	17:00	23-Apr-22	05:00	
117	RQ88093	OCC_193	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 2	POWER GRID	D	For Bus Extention work jumper and spacer installation	21/Apr/2022	16:00	21/Apr/2022	23:00		PLANNED	Approved	21-Apr-22	16:00	21-Apr-22	23:00	
118	RQ88092	OCC_193	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 1	POWER GRID	D	For Bus Extention work jumper and spacer installation	20/Apr/2022	16:00	20/Apr/2022	23:00		PLANNED	Approved	20-Apr-22	16:00	20-Apr-22	23:00	

119	RQ88182	OCC_193	cpcc1_sd	BUS	765 KV FATEHGARH_II(PG) - BUS 2	POWER GRID	C	For Construction work of incoming 765kv ICT-4	13/Apr/2022	16:00	14/Apr/2022	05:00		PLANNED	Approved	13-Apr-22	16:00	14-Apr-22	05:00	
120	RQ88185	OCC_193	cpcc1_sd	BUS	765 KV FATEHGARH_II(PG) - BUS 2	POWER GRID	C	For Construction work of incoming 765kv ICT-4	12/Apr/2022	17:00	13/Apr/2022	05:00		PLANNED	Approved	12-Apr-22	17:00	13-Apr-22	05:00	
121	RQ88124	OCC_193	cpcc3_sd	BUS	765KV BUS 2 AT FATEHPUR(PG)	POWER GRID	D	AMP Works	09/Apr/2022	10:00	09/Apr/2022	18:00		PLANNED	Approved	09-Apr-22	10:00	09-Apr-22	18:00	
122	RQ88123	OCC_193	cpcc3_sd	BUS	765KV BUS 1 AT FATEHPUR(PG)	POWER GRID	D	AMP Works	08/Apr/2022	10:00	08/Apr/2022	18:00		PLANNED	Approved	08-Apr-22	10:00	08-Apr-22	18:00	
123	RQ88148	OCC_193	cpcc3_sd	BUS	765KV BUS 2 AT KANPUR_GIS(PG)	POWER GRID	D	CRM testing of Bus Bar for checking of discrepancy in tie bays (Bay 705,708,711 & 714) current issue as reported from RTAMC	04/Apr/2022	10:00	04/Apr/2022	18:00		PLANNED	Approved	04-Apr-22	10:00	04-Apr-22	18:00	
124	RQ88147	OCC_193	cpcc3_sd	BUS	765KV BUS 1 AT KANPUR_GIS(PG)	POWER GRID	D	CRM testing of Bus Bar for checking of discrepancy in tie bays (Bay 705,708,711 & 714) current issue as reported from RTAMC	02/Apr/2022	10:00	02/Apr/2022	18:00		PLANNED	Approved	02-Apr-22	10:00	02-Apr-22	18:00	
125	RQ87946	OCC_193	stuup_sd	BUS	765KV BUS 2 AT BARA(UP)	UPPTCL	D	Jumpering work for new 1500MVA ICT-2 bay at 765kV Bara TPS site	20/Apr/2022	07:00	21/Apr/2022	18:00		PLANNED	Approved	20-Apr-22	07:00	21-Apr-22	18:00	may be availed on daily basis.

126	RQ87890	OCC_193	stuup_sd	BUS	765KV BUS 1 AT UNNAO(UP)	UPPTCL	D	Bus CVT Tan Delta testing & CRM Testing of 765kV Bus Isolators associated with 765kV Main Bus-1 .	18/Apr/2022	09:00	18/Apr/2022	18:00	1-Above Shut Down could not availed due to problem in testing kit in Month of February and non movement of hydra in switchyard having moisture in soil because of rain 2-During Shut Down 1000MVA ICT-I,II,III & 63MVAR Bus Reactor will be fed through Bus-II	PLANNED	Approved	18-Apr-22	09:00	18-Apr-22	18:00	
-----	---------	---------	----------	-----	--------------------------	--------	---	---	-------------	-------	-------------	-------	---	---------	----------	-----------	-------	-----------	-------	--

127	RQ87891	OCC_193	stuup_sd	BUS	765KV BUS 2 AT UNNAO(UP)	UPPTCL	D	CRM Testing of 765kV Bus Isolators associated with 765kV Main Bus-2	18/Apr/2022	09:00	19/Apr/2022	18:00	1-Above Shut Down could not availed due to problem in testing kit in Month of February and non movement of hydra in switchyard having moisture in soil because of rain. 2-During Shut Down 1000MVA ICT-I,II,III & 63MVAR Bus Reactor will be fed through Bus-I.	PLANNED	Approved	19-Apr-22	9:00	19-Apr-22	18:00	
128	RQ88096	OCC_193	cpcc1_sd	BR/BSR /MSC/ MSR	240 MVAR BUS REACTOR NO 1 AT 765KV CHITTORGAR H(PG)	POWER GRID	D	For AMP work	18/Apr/2022	10:00	18/Apr/2022	15:00		PLANNED	Approved	18-Apr-22	10:00	18-Apr-22	15:00	
129	RQ88134	OCC_193	cpcc3_sd	BR/BSR /MSC/ MSR	240 MVAR BUS REACTOR NO 2 AT 765KV AGRA(PG)	POWER GRID	D	For anchoring work	16/Apr/2022	10:00	16/Apr/2022	18:00		PLANNED	Approved	16-Apr-22	10:00	16-Apr-22	18:00	
130	RQ88133	OCC_193	cpcc3_sd	BR/BSR /MSC/ MSR	240 MVAR BUS REACTOR NO 1 AT 765KV AGRA(PG)	POWER GRID	D	For anchoring work	13/Apr/2022	10:00	13/Apr/2022	18:00		PLANNED	Approved	13-Apr-22	10:00	13-Apr-22	18:00	
131	RQ88189	OCC_193	cpcc1_sd	BR/BSR /MSC/ MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	CSD Fine tuning work.	12/Apr/2022	17:00	12/Apr/2022	23:00		PLANNED	Approved	12-Apr-22	17:00	12-Apr-22	23:00	

132	RQ88188	OCC_193	cpcc1_sd	BR/BSR /MSC/ MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	CSD Fine tuning work	08/Apr/2022	17:00	08/Apr/2022	23:00		PLANNED	Approved	08-Apr-22	17:00	08-Apr-22	23:00	
133	RQ88094	OCC_193	cpcc1_sd	BR/BSR /MSC/ MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV KHETRI (PKTSL)	PKTSL	D	FOR TAKING RPHASE UNIT IN SERVICE IN PLACE OF SPARE UNIT AND CSD FINE TUNING WORKS	03/Apr/2022	10:00	03/Apr/2022	18:00		PLANNED	Approved	03-Apr-22	10:00	03-Apr-22	18:00	
134	RQ88238	OCC_193	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-1 @AJMER(PG)	POWER GRID	D	For AMP work	27/Apr/2022	09:00	27/Apr/2022	18:00		PLANNED	Approved					May be clubbed with sl 105.
135	RQ88099	OCC_193	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-1 @BHADLA_2 (PG)	POWER GRID	D	For replacement work of CFT module	26/Apr/2022	11:00	26/Apr/2022	18:00		PLANNED	Rejected					May be clubbed with line outage work.
136	RQ88237	OCC_193	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-2 @AJMER(PG)	POWER GRID	D	For AMP work	25/Apr/2022	09:00	25/Apr/2022	18:00		PLANNED	Approved					May be clubbed with sl 104.
137	RQ88167	OCC_193	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_II(PG)	POWER GRID	D	CSD Fine tuning work	18/Apr/2022	08:00	19/Apr/2022	18:00		PLANNED	Approved	18-Apr-22	17:00	19-Apr-22	23:00	



138	RQ88166	OCC_193	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)- FATEHGARH_III(PG) (PFTL) CKT-1 @FATEHGARH_II(PG)	POWER GRID	D	CSD Fine tuning work	11/Apr/2022	08:00	12/Apr/2022	18:00		PLANNED	Approved	11-Apr-22	17:00	12-Apr-22	23:00	
139	RQ88100	OCC_193	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-1 @BHADLA_2 (PG)	POWER GRID	D	For R phase charging after aircell rectification	08/Apr/2022	11:00	08/Apr/2022	18:00		PLANNED	Approved					May be clubbed with sl 105.
140	RQ88098	OCC_193	cpcc1_sd	LINE REACTOR	330 MVAR NON-SWITCHABLE LR ON JHATIKARA-ALIGARH (PG) CKT-1 @JHATIKARA(PG)	POWER GRID	D	CSD insatlation & 5 online Switching	07/Apr/2022	08:00	07/Apr/2022	18:00		PLANNED	Approved	07-Apr-22	08:00	07-Apr-22	18:00	
141	RQ88097	OCC_193	cpcc1_sd	LINE REACTOR	330 MVAR NON-SWITCHABLE LR ON JHATIKARA-ALIGARH (PG) CKT-1 @JHATIKARA(PG)	POWER GRID	D	Breaker Rectification in R phase & AMP work	04/Apr/2022	08:00	05/Apr/2022	18:00		PLANNED	Approved					May be clubbed with sl 109.

142	RQ88087	OCC_193	stuup_sd	BAY	701 MAIN BAY ANPARA-D MAIN BAY - 765KV BUS 1 AT UNNAO(UP) (UPPCL) AND FUTURE AT 765 KV UNNAO(UP) (UPPCL)	UPPCL	C	"A/R tesing of protection relays & Tie Bay-2 BCU by M/s GE T&D Engineer of 765 kv Unnao-Anpara D line. "	22/Apr/2022	09:00	25/Apr/2022	18:00	"765 kv Unnao - Anpara D Line are already in under shut down,taken by Anpara D end for Line Reactor shifting work from Anpara D end to Obra from 08.02.2022 to 26.04.2022. 2-Power will be flow through 765kv Anpara C - unnao line "	PLANNED	Approved	22-Apr-22	09:00	25-Apr-22	18:00	
143	RQ88089	OCC_193	cpcc1_sd	BAY	705 TIE BAY - 765/400 KV 800 MVA ICT 2 AT KOTESHWAR(PG) (POWERGRID ) AND 765 KV KOTESHWAR-MEERUT (PG) CKT-2 AT 765 KV KOTESHWAR(PG) (POWERGRID )	POWER GRID	D	FOR REPLACEMENT OF FAULTY SOLENOID COIL OF EARTH SWITCH 89BE	20/Apr/2022	08:00	20/Apr/2022	18:00		PLANNED	Approved	20-Apr-22	08:00	20-Apr-22	18:00	

144	RQ88162	OCC_193	cpcc3_sd	BAY	706 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT LUCKNOW_2(PG) (POWERGRID)	POWER GRID	D	AMP Works	19/Apr/2022	10:00	20/Apr/2022	18:00		PLANNED	Approved	19-Apr-22	10:00	20-Apr-22	18:00	
145	RQ88127	OCC_193	cpcc3_sd	BAY	704 MAIN BAY - 765KV FATEHPUR(PG)- SASARAM(PG) (UNDEF) CKT-1 AT FATEHPUR(PG)	POWER GRID	D	AMP works	18/Apr/2022	10:00	18/Apr/2022	18:00		PLANNED	Approved	18-Apr-22	10:00	18-Apr-22	18:00	
146	RQ88160	OCC_193	cpcc3_sd	BAY	709 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV LUCKNOW_2(PG)	POWER GRID	D	AMP Works	12/Apr/2022	10:00	13/Apr/2022	18:00		PLANNED	Approved	12-Apr-22	10:00	13-Apr-22	18:00	
147	RQ88088	OCC_193	cpcc1_sd	BAY	702 TIE BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV JHATIKARA(PG) AND FUTURE	POWER GRID	D	For AMP work	12/Apr/2022	08:00	13/Apr/2022	18:00		PLANNED	Approved	12-Apr-22	08:00	13-Apr-22	18:00	
148	RQ88154	OCC_193	cpcc3_sd	BAY	714 TIE BAY - 765/400KV 1500 MVA ICT 2 AT VARANASI(PG) AND 765KV VARANASI(PG)-GAYA(PG) (UNDEF) CKT-2	POWER GRID	D	AMP Works	08/Apr/2022	10:00	08/Apr/2022	18:00		PLANNED	Approved	08-Apr-22	10:00	08-Apr-22	18:00	

149	RQ88153	OCC_193	cpcc3_sd	BAY	710 MAIN BAY - 765KV VARANASI(PG)-GAYA(PG) (UNDEF) CKT-1 AT VARANASI(PG)	POWER GRID	D	AMP Works	05/Apr/2022	10:00	05/Apr/2022	18:00		PLANNED	Approved	05-Apr-22	10:00	05-Apr-22	18:00	
150	RQ88079	OCC_193	sldcrs_sd	BAY	70752B MAIN BAY - 765KV ANTA-PHAGI (RS) CKT-2 AT PHAGI(RS)	RRVPN L	D	1. Maintenance of CB & CTs 2. Tightening of clamps & connectors of Isolators, CB & CTs.	18/Apr/2022	09:00	18/Apr/2022	18:00		PLANNED	Approved	18-Apr-22	09:00	18-Apr-22	18:00	
151	RQ88080	OCC_193	sldcrs_sd	BAY	70652B MAIN BAY - 765KV ANTA-PHAGI (RS) CKT-1 AT PHAGI(RS)	RRVPN L	D	1. Maintenance of CB & CTs 2. Tightening of clamps & connectors of Isolators, CB & CTs.	12/Apr/2022	08:00	12/Apr/2022	18:00		PLANNED	Approved	12-Apr-22	08:00	12-Apr-22	18:00	
152	RQ88081	OCC_193	sldcrs_sd	BAY	70252B MAIN BAY - 765/400KV 1500 MVA ICT 2 AT PHAGI(RS)	RRVPN L	D	1. To check the operation timings of CB & measurement of contact resistance. 2. Measurement of Tan-delta of CTs. 3. Tightening of clamps & connectors.	07/Apr/2022	09:00	07/Apr/2022	18:00		PLANNED	Approved	07-Apr-22	09:00	07-Apr-22	18:00	
153	RQ88082	OCC_193	sldcrs_sd	BAY	70152A MAIN BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 AT PHAGI(RS)	RRVPN L	D	1. To check the operation timings of CB & measurement of contact resistance. 2. Measurement of Tan-delta of CTs. 3. Tightening of clamps & connectors.	05/Apr/2022	09:00	05/Apr/2022	18:00		PLANNED	Approved	05-Apr-22	09:00	05-Apr-22	18:00	
154	RQ88203	OCC_193	cpcc2_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT MOGA(PG)	POWER GRID	D	For AMP works.	25/Apr/2022	09:00	25/Apr/2022	18:00	Kindly approve	PLANNED	Approved	25-Apr-22	09:00	25-Apr-22	18:00	

155	RQ88191	OCC_193	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG)	POWER GRID	D	For Spare neutral bus extension work under construction activity	23/Apr/2022	16:00	23/Apr/2022	23:00		PLANNED	Approved	23-Apr-22	16:00	23-Apr-22	23:00	
156	RQ88192	OCC_193	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG)	POWER GRID	D	For 33kv tertiary bus extension work under construction activity	22/Apr/2022	16:00	22/Apr/2022	23:00		PLANNED	Approved	22-Apr-22	16:00	22-Apr-22	23:00	
157	RQ88207	OCC_193	cpcc2_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT MOGA(PG)	POWER GRID	D	For on-load validation of CSD Commissioning of bay no. 430	18/Apr/2022	10:00	18/Apr/2022	16:00	Kindly approve	PLANNED	Approved	18-Apr-22	10:00	18-Apr-22	16:00	
158	RQ88125	OCC_193	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHPUR(P G)	POWER GRID	D	AMP works	11/Apr/2022	10:00	11/Apr/2022	18:00		PLANNED	Approved	11-Apr-22	10:00	11-Apr-22	18:00	
159	RQ88069	OCC_193	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_ II(PG)	POWER GRID	D	For AMP work	10/Apr/2022	17:00	10/Apr/2022	23:00		PLANNED	Approved	10-Apr-22	17:00	10-Apr-22	23:00	
160	RQ88070	OCC_193	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_ II(PG)	POWER GRID	D	For AMP work	04/Apr/2022	17:00	04/Apr/2022	23:00		PLANNED	Approved	04-Apr-22	17:00	04-Apr-22	23:00	
161	RQ88067	OCC_193	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT CHITTORGAR H(PG)	POWER GRID	D	HOTSPARE CHANGE OVER	04/Apr/2022	10:00	04/Apr/2022	11:30		PLANNED	Approved	04-Apr-22	10:00	04-Apr-22	11:30	
162	RQ88071	OCC_193	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_ II(PG)	POWER GRID	D	For AMP work	03/Apr/2022	17:00	03/Apr/2022	23:00		PLANNED	Approved	03-Apr-22	17:00	03-Apr-22	23:00	
163	RQ87892	OCC_193	stuup_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 3 AT UNNAO(UP)	UPPTCL	D	Timing,DCRM and CRM Testing of 765kV Circuit Breaker of ICT-III.	20/Apr/2022	09:00	21/Apr/2022	18:00	Power will be flow through ICT- 1 & 2 hence there will be no power intrruption.	PLANNED	Approved	20-Apr-22	09:00	21-Apr-22	18:00	

164	RQ87896	OCC_193	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT AGRA FATEHBAD(U P)	UPPTCL	D	For restoration/ charging of 500MVA ICT-1 R Phase at 765kV Substation Fatehabad Agra (At present Spare Phase is charged as R Ph)	11/Apr/2022	09:00	12/Apr/2022	18:00		PLANNED	Approved	11-Apr-22	09:00	12-Apr-22	18:00	
165	RQ88228	OCC_193	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KANPUR(PG)- AURAIYA(NT) (PG) CKT-2	POWER GRID	D	Porcelain to Polymer Insulator replacement	30/Apr/2022	09:00	30/Apr/2022	18:00		PLANNED	Approved	30-Apr-22	09:00	30-Apr-22	18:00	
166	RQ88256	OCC_193	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RAPS_D(NP)- KOTA(PG) (PG) CKT-2	POWER GRID	D	Maintenance work such as refixing Cond. VD, Arcing horn, Grading ring and Corona control ring and other ckt 400 kV RAPP D Jaipur south in Non Auto- mode.	30/Apr/2022	09:00	30/Apr/2022	18:00	other ckt 400 kV RAPP D Jaipur south in Non Auto- mode.	PLANNED	Approved	30-Apr-22	09:00	30-Apr-22	18:00	
167	RQ88853	OCC_193	koteshwar_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KOTESWAR(T H)- KOTESHWAR( PG) (PG) CKT- 1	POWER GRID	D	Testing of Relays of Bus Bar Protection	30/Apr/2022	09:00	30/Apr/2022	18:00		PLANNED	Approved	30-Apr-22	09:00	30-Apr-22	18:00	
168	RQ88854	OCC_193	koteshwar_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KOTESWAR(T H)- KOTESHWAR( PG) (PG) CKT- 2	POWER GRID	D	Testing of Relays of Bus Bar Protection	30/Apr/2022	09:00	30/Apr/2022	18:00		PLANNED	Approved	30-Apr-22	09:00	30-Apr-22	18:00	
169	RQ88227	OCC_193	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KANPUR(PG)- AURAIYA(NT) (PG) CKT-1	POWER GRID	D	Porcelain to Polymer Insulator replacement	29/Apr/2022	09:00	29/Apr/2022	18:00		PLANNED	Approved	29-Apr-22	09:00	29-Apr-22	18:00	
170	RQ88871	OCC_193	koteshwar_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KOTESWAR(T H)- KOTESHWAR( PG) (PG) CKT- 2	POWER GRID	D	For Maintenance of Bay Equipments, Testin g of Relays of 400 kV Line-2	29/Apr/2022	09:00	29/Apr/2022	18:00	For Maintenanc e of Bay Equipments, Testing of Relays of 400 kV Line- 2	PLANNED	Approved	29-Apr-22	09:00	29-Apr-22	18:00	

171	RQ88852	OCC_193	koteshwar_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTESWAR(T H)-KOTESHWAR(PG) (PG) CKT-2	POWER GRID	D	For Maintenance of Bay Equipments, Testing of Relays of 400 kV Line-2	29/Apr/2022	09:00	29/Apr/2022	18:00	For Maintenance of Bay Equipments, Testing of Relays of 400 kV Line-2	PLANNED	Approved	29-Apr-22	09:00	29-Apr-22	18:00	
172	RQ88956	OCC_193	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(N T)-FATEHPUR(PG) (PG) CKT-1	POWER GRID	C	for SAS R&M	29/Apr/2022	08:00	30/Apr/2022	18:00		PLANNED	Approved	29-Apr-22	08:00	30-Apr-22	18:00	
173	RQ88799	OCC_193	koteshwar_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTESWAR(T H)-KOTESHWAR(PG) (PG) CKT-1	POWER GRID	D	For replacement of Leakage Current Monitor of Surge Arrestor of 400 kV Line-1	28/Apr/2022	09:00	28/Apr/2022	18:00	For replacement of Leakage Current monitor of Surge Arrestor of 400 kV Line-1, Maintenance of Bay Equipments	PLANNED	Approved	28-Apr-22	09:00	28-Apr-22	18:00	
174	RQ88216	OCC_193	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-1	POWER GRID	D	Removal of 7 Nos aviation globe in the river crossing section & other two span of DN-02 (TN 19-24) under ULDC reliable communication scheme	28/Apr/2022	09:00	28/Apr/2022	18:00		PLANNED	Approved	28-Apr-22	09:00	28-Apr-22	18:00	
175	RQ88163	OCC_193	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(N T)-ANPARA(UP) (PG) CKT-1	POWER GRID	D	AMP of line bay equipments & testing at Anparawork	28/Apr/2022	08:00	28/Apr/2022	18:00		PLANNED	Approved	28-Apr-22	08:00	28-Apr-22	18:00	
176	RQ88787	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-2	POWER GRID	D	TESTING/VALIDATION OF OPERATIONS AFTER SCADA UPGRADATION WORK	27/Apr/2022	11:15	27/Apr/2022	12:00	BAY 403 ALONG WITH LINE MANESAR-NEEMRANA CKT-2 GIS Mansar s/s	PLANNED	Approved	27-Apr-22	11:15	27-Apr-22	12:00	

177	RQ88786	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANAMANESAR (PG) CKT-1	POWER GRID	D	TESTING/VALIDATION OF OPERATIONS AFTER SCADA UPGRADATION WORK	27/Apr/2022	10:15	27/Apr/2022	11:00	BAY 402 ALONG WITH LINE Manesar-Neemrana ckt-1 GIS Mansar s/s	PLANNED	Approved	27-Apr-22	10:15	27-Apr-22	11:00	
178	RQ88884	OCC_193	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-1	POWER GRID	D	For AMP works.	27/Apr/2022	09:00	27/Apr/2022	18:00		PLANNED	Approved	27-Apr-22	09:00	27-Apr-22	18:00	
179	RQ88186	OCC_193	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-1	POWER GRID	D	Removal of 7 Nos aviation globe in the river crossing section for installation of OPGW work under ULDC Reliable Communication Scheme	27/Apr/2022	09:00	27/Apr/2022	17:00		PLANNED	Approved	27-Apr-22	09:00	27-Apr-22	17:00	
180	RQ88340	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2	POWER GRID	D	Bird diverter fixing work at 95 Nos. locations	27/Apr/2022	08:00	27/Apr/2022	18:00	Other Ckt will be in non auto mode	PLANNED	Approved	27-Apr-22	08:00	27-Apr-22	18:00	
181	RQ88183	OCC_193	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(N T)-ALLAHABAD(PG) (PG) CKT-1	POWER GRID	D	For OPGW installation in river crossing under ULDC Reliable Communication Scheme	26/Apr/2022	09:00	26/Apr/2022	17:00		PLANNED	Approved	26-Apr-22	09:00	26-Apr-22	17:00	
182	RQ88222	OCC_193	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-VARANASI (PG) CKT-1	POWER GRID	D	For replacement of porcelain insulators with polymer at major crossings & Insulator cleaning work	26/Apr/2022	09:00	26/Apr/2022	18:00		PLANNED	Approved	26-Apr-22	09:00	26-Apr-22	18:00	
183	RQ88363	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-KASHIPUR(UK) (PG) CKT-2	POWER GRID	C	For shifting the line from ERS to new erected tower	26/Apr/2022	08:00	30/Apr/2022	18:00		PLANNED	Approved	26-Apr-22	08:00	30-Apr-22	18:00	



184	RQ88339	OCC_193	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1	POWER GRID	D	Bird diverter fixing work at 95 Nos. locations	26/Apr/2022	08:00	26/Apr/2022	18:00	Other Ckt will be in non auto mode	PLANNED	Approved	26-Apr-22	08:00	26-Apr-22	18:00	
185	RQ88361	OCC_193	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHIWADI-NEEMRANA (PG) CKT-2	POWER GRID	D	For maintenance work eg. Insulator cleaning ,tightening of loose conductor, VD, corona ring, arcing horn	26/Apr/2022	08:00	26/Apr/2022	18:00		PLANNED	Approved	26-Apr-22	08:00	26-Apr-22	18:00	
186	RQ88369	OCC_193	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BALLABHGARH-MAHARANIBAGH (PG) CKT-1	POWER GRID	D	For HV test of By pass isolator	25/Apr/2022	08:00	26/Apr/2022	18:00		PLANNED	Approved	25-Apr-22	08:00	26-Apr-22	18:00	
187	RQ88274	OCC_193	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-2	POWER GRID	D	Porcelain to Polymer Insulator replacement	25/Apr/2022	08:00	25/Apr/2022	18:00		PLANNED	Approved	25-Apr-22	08:00	25-Apr-22	18:00	
188	RQ88360	OCC_193	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHIWADI-NEEMRANA (PG) CKT-1	POWER GRID	D	For maintenance work eg. Insulator cleaning ,tightening of loose conductor, VD, corona ring, arcing horn	25/Apr/2022	08:00	25/Apr/2022	18:00		PLANNED	Approved	25-Apr-22	08:00	25-Apr-22	18:00	
189	RQ88874	OCC_193	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV LUDHIANA-MALERKOTLA (PG) CKT-1	POWER GRID	D	For annual maintenance works	22/Apr/2022	10:00	22/Apr/2022	13:00		PLANNED	Approved	22-Apr-22	10:00	22-Apr-22	13:00	
190	RQ88229	OCC_193	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-3	POWER GRID	D	For LA orientation rectification at Kanpur	22/Apr/2022	09:00	22/Apr/2022	18:00		PLANNED	Approved	22-Apr-22	09:00	22-Apr-22	18:00	
191	RQ88952	OCC_193	singrauli_sd	AC TRANS MISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-RIHAND(NT) (PG) CKT-1	POWER GRID	C	for SAS R&M	22/Apr/2022	08:00	23/Apr/2022	18:00		PLANNED	Approved	22-Apr-22	08:00	23-Apr-22	18:00	

192	RQ88354	OCC_193	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1	POWER GRID	D	For maintenance work eg. Insulator cleaning ,tightening of loose conductor, VD, corona ring, arcing horn	22/Apr/2022	08:00	22/Apr/2022	18:00		PLANNED	Approved	22-Apr-22	08:00	22-Apr-22	18:00	
193	RQ88373	OCC_193	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2	POWER GRID	D	For Line maintenance work eg. Insulator cleaning ,tightening of loose conductor, VD, corona ring, arcing horn	21/Apr/2022	08:00	21/Apr/2022	23:00	Other ckt will be in non auto mode	PLANNED	Approved	21-Apr-22	17:00	21-Apr-22	23:00	To be facilitated from 1700 HRS onwards.
194	RQ88357	OCC_193	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1	POWER GRID	D	For maintenance work eg. Insulator cleaning ,tightening of loose conductor, VD, corona ring, arcing horn	21/Apr/2022	08:00	21/Apr/2022	18:00		PLANNED	Approved	21-Apr-22	08:00	21-Apr-22	18:00	
195	RQ88883	OCC_193	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-KISHENPUR(PG) (PG) CKT-1	POWER GRID	D	For AMP works.	20/Apr/2022	09:00	20/Apr/2022	18:00		PLANNED	Approved	20-Apr-22	09:00	20-Apr-22	18:00	
196	RQ88165	OCC_193	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV SINGRAULI(N T)-RIHAND(NT) (PG) CKT-2	POWER GRID	D	Replacement of broken insulator with Polymer insulator	20/Apr/2022	09:00	20/Apr/2022	18:00		PLANNED	Approved	20-Apr-22	09:00	20-Apr-22	18:00	
197	RQ88345	OCC_193	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-2	POWER GRID	C	Stringing of 400 kv D/C Mahendragarh-Bhiwani TL at Loc.34/0-35/0	20/Apr/2022	08:00	21/Apr/2022	18:00		PLANNED	Approved	20-Apr-22	08:00	21-Apr-22	18:00	
198	RQ88346	OCC_193	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-3	POWER GRID	C	Stringing of 400 kv D/C Mahendragarh-Bhiwani TL at Loc.34/0-35/0	20/Apr/2022	08:00	21/Apr/2022	18:00		PLANNED	Approved	20-Apr-22	08:00	21-Apr-22	18:00	

199	RQ88273	OCC_193	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-1	POWER GRID	D	Porcelain to Polymer Insulator replacement	20/Apr/2022	08:00	20/Apr/2022	18:00		PLANNED	Approved	20-Apr-22	08:00	20-Apr-22	18:00	
200	RQ88372	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1	POWER GRID	D	For Line maintenance work eg. Insulator cleaning ,tightening of loose conductor, VD, corona ring, arcing horn	20/Apr/2022	08:00	20/Apr/2022	23:00	Other ckt will be in non auto mode	PLANNED	Approved	20-Apr-22	17:00	20-Apr-22	23:00	To be facilitated from 1700 HRS onwards.
201	RQ88582	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAPUR(UP)-MORADABAD (UP) (PG) CKT-1	POWER GRID	C	For Diversion work of NHAI	20/Apr/2022	08:00	30/Apr/2022	18:00		PLANNED	Approved	20-Apr-22	08:00	30-Apr-22	18:00	
202	RQ88362	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-KASHIPUR(UK) (PG) CKT-1	POWER GRID	C	For shifting the line from ERS to new erected tower	20/Apr/2022	08:00	25/Apr/2022	18:00		PLANNED	Approved	20-Apr-22	08:00	25-Apr-22	18:00	
203	RQ88667	OCC_193	meja_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD(PG)-MEJA TPS(MUN) (PG) CKT-2	POWER GRID	C	Isolator Stud replacement and Testing.	20/Apr/2022	08:00	21/Apr/2022	18:00	Old version isolator studs to be replaced	PLANNED	Approved	01-Apr-22	08:00	02-Apr-22	18:00	

204	RQ88337	OCC_193	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BAWANA CCGTB(DTL)- BHIWANI(PG) (PG) CKT-1	POWER GRID	C	Diversion/Relocation of Tower at Tower Location 55 BBTL	20/Apr/2022	08:00	30/Apr/2022	18:00	LOA Placed on M/s Kuddus Ali. Shutdown already approved in March-22 OCC(20-03-22 to 30-03-22); however Foundation is still to be completed and March shutdown may not be availed and therefore proposed in April-22	PLANNED	Approved	20-Apr-22	08:00	30-Apr-22	18:00	
205	RQ88335	OCC_193	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BAWANA CCGTB(DTL)- BAHADURGA RH(PG) (PG) CKT-1	POWER GRID	C	Diversion/Relocation of Tower at Tower Location 55 BBTL	20/Apr/2022	08:00	30/Apr/2022	18:00	LOA Placed on M/s Kuddus Ali. Shutdown already approved in March-22 OCC(20-03-22 to 30-03-22); however Foundation is still to be completed and March shutdown may not be availed and therefore proposed in April-22	PLANNED	Approved	20-Apr-22	08:00	30-Apr-22	18:00	
206	RQ88359	OCC_193	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHIWADI- HISSAR (PG) CKT-3	POWER GRID	D	For maintenance work eg. Insulator cleaning ,tightening of loose conductor, VD, corona ring, arcing horn	20/Apr/2022	08:00	20/Apr/2022	18:00		PLANNED	Approved	20-Apr-22	08:00	20-Apr-22	18:00	

207	RQ88308	OCC_193	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV CHITTORGAR H(RS)-KANKROLI(PG) (PG) CKT-1	POWER GRID	D	Rectification/replacement of G-Ring at two locations.	19/Apr/2022	09:00	19/Apr/2022	13:00		PLANNED	Approved	19-Apr-22	09:00	19-Apr-22	13:00	
208	RQ88358	OCC_193	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-2	POWER GRID	D	For maintenance work eg. Insulator cleaning ,tightening of loose conductor, VD, corona ring, arcing horn	19/Apr/2022	08:00	19/Apr/2022	18:00		PLANNED	Approved	19-Apr-22	08:00	19-Apr-22	18:00	
209	RQ88666	OCC_193	meja_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ALLAHABAD(PG)-MEJA TPS(MUN) (PG) CKT-1	POWER GRID	C	Isolator Stud replacement and Testing.	18/Apr/2022	08:00	19/Apr/2022	18:00	Old version isolator studs to be replaced	PLANNED	Approved	03-Apr-22	08:00	04-Apr-22	18:00	
210	RQ88356	OCC_193	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-2	POWER GRID	D	For maintenance work eg. Insulator cleaning ,tightening of loose conductor, VD, corona ring, arcing horn	18/Apr/2022	08:00	18/Apr/2022	18:00		PLANNED	Approved	18-Apr-22	08:00	18-Apr-22	18:00	
211	RQ88527	OCC_193	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV SINGRAULI(N T)-LUCKNOW(U P) (PG) CKT-1	POWER GRID	C	Transmission Line Diversion work due to construction of Outer Ring Road by NHAI	17/Apr/2022	08:00	26/Apr/2022	18:00		PLANNED	Approved	05-Apr-22	08:00	14-Apr-22	18:00	To be taken from 05.04.22 - 14.04.22 due to SD in Anpara complex
212	RQ88066	OCC_193	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHADLA-BHADLA_2 (PG) CKT-2	POWER GRID	D	For installation of Bird Divertor	16/Apr/2022	08:00	20/Apr/2022	18:00	Other ckt will be in non auto mode.	PLANNED	Approved	16-Apr-22	17:00	20-Apr-22	18:00	To be facilitated from 1700 HRs onwards.
213	RQ88355	OCC_193	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-1	POWER GRID	D	For maintenance work eg. Insulator cleaning ,tightening of loose conductor, VD, corona ring, arcing horn	16/Apr/2022	08:00	16/Apr/2022	18:00		PLANNED	Approved	16-Apr-22	08:00	16-Apr-22	18:00	
214	RQ88333	OCC_193	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AGRA-BASSI (PG) CKT-1	POWER GRID	D	To change flash over insulator of B phase at loc .no. 508	15/Apr/2022	08:00	15/Apr/2022	18:00		PLANNED	Approved	15-Apr-22	08:00	15-Apr-22	18:00	

215	RQ88347	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1	POWER GRID	C	Stringing of 400 kv D/C Mahendragarh-Bhiwani TL at Loc.39/0-40/0	13/Apr/2022	08:00	14/Apr/2022	18:00		PLANNED	Approved	13-Apr-22	08:00	14-Apr-22	18:00	
216	RQ88343	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-KANKROLI (PG) CKT-1	POWER GRID	D	For maintenance work eg. Insulator cleaning ,tightening of loose conductor, VD, corona ring, arcing horn	13/Apr/2022	08:00	13/Apr/2022	18:00		PLANNED	Approved	13-Apr-22	08:00	13-Apr-22	18:00	
217	RQ88128	OCC_193	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHAHJAHANPUR-BAREILLY (PG) CKT-1	POWER GRID	D	AMP work	12/Apr/2022	09:00	12/Apr/2022	18:00		PLANNED	Approved	12-Apr-22	09:00	12-Apr-22	18:00	
218	RQ88276	OCC_193	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-KANPUR (PG) CKT-1	POWER GRID	C	For commissioning of Series line reactor at Kanpur 400kV approved under scheme to control fault level in Northern region (Phase II) in 39th SCPSNR Meeting	12/Apr/2022	09:00	20/Apr/2022	18:00		PLANNED	Approved	12-Apr-22	09:00	20-Apr-22	18:00	
219	RQ88344	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-GURGAON (PG) CKT-1	POWER GRID	D	For AMP work on Bhiwadi bay (403) at Gurgaon	12/Apr/2022	08:00	12/Apr/2022	18:00		PLANNED	Approved	12-Apr-22	08:00	12-Apr-22	18:00	
220	RQ88955	OCC_193	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(N T)-RIHAND(NT) (PG) CKT-2	POWER GRID	C	for wave trap replacement	12/Apr/2022	08:00	13/Apr/2022	18:00	400kV Bus-3 shutdown also required	PLANNED	Approved	12-Apr-22	08:00	13-Apr-22	18:00	

221	RQ88240	OCC_193	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KOTA(PG) (PG) CKT-1	POWER GRID	D	Insert additional glass disc on polymer insulator where external flashover noticed during emergency patrolling at loc no 83 & 109, 134 and other maintenance work	11/Apr/2022	09:00	11/Apr/2022	18:00	AMP for summer preparation	PLANNED	Approved	11-Apr-22	09:00	11-Apr-22	18:00	
222	RQ88897	OCC_193	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-CHAMBA(PG) (PG) CKT-1	POWER GRID	C	For Interconnection of Bus Bar for construction of new 400KV 125MVAR Bus Reactor bay(408) & 02 No Line bays. 400KV Lahal 1 Bay (409) & 400KV Lahal 2 Bay(410).	10/Apr/2022	09:00	12/Apr/2022	18:00		PLANNED	Approved	10-Apr-22	09:00	12-Apr-22	18:00	
223	RQ88065	OCC_193	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHADLA-BHADLA_2 (PG) CKT-1	POWER GRID	D	For installation of Bird Divertor	10/Apr/2022	08:00	15/Apr/2022	18:00	Other ckt will be in non auto mode.	PLANNED	Approved	10-Apr-22	17:00	15-Apr-22	18:00	To be facilitated from 1700 HRs onwards.
224	RQ88259	OCC_193	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV CHITTORGAR H(RS)-CHITTORGAR H(PG) (PG) CKT-2	POWER GRID	D	AMP OF TERMINAL EQUIPMENT AT BOTH END	09/Apr/2022	09:00	09/Apr/2022	18:00		PLANNED	Approved	09-Apr-22	09:00	09-Apr-22	18:00	
225	RQ88129	OCC_193	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV SHAHJAHANPUR-BAREILLY (PG) CKT-2	POWER GRID	D	For pilot installation and grading ring reversal.	09/Apr/2022	09:00	09/Apr/2022	18:00		PLANNED	Approved	09-Apr-22	09:00	09-Apr-22	18:00	
226	RQ88258	OCC_193	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV CHITTORGAR H(RS)-CHITTORGAR H(PG) (PG) CKT-1	POWER GRID	D	AMP OF TERMINAL EQUIPMENT AT BOTH END	08/Apr/2022	09:00	08/Apr/2022	18:00		PLANNED	Approved	08-Apr-22	09:00	08-Apr-22	18:00	

227	RQ88247	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1	POWER GRID	D	Maintenance work such as refixing Cond. VD, Arcing horn, Grading ring and Corona control ring. Other Ckt 400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1 in non-auto	08/Apr/2022	09:00	08/Apr/2022	18:00	Other Ckt 400 KV RAPS_C(NP)-CHITTORGARH(RS)(PG) CKT-1 in non-auto	PLANNED	Approved	08-Apr-22	09:00	08-Apr-22	18:00	
228	RQ88528	OCC_193	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW(UP)-BAREILLY(PG) (PG) CKT-1	POWER GRID	C	Transmission Line Diversion work due to construction of Outer Ring Road by NHAI	08/Apr/2022	08:00	15/Apr/2022	18:00		PLANNED	Approved	16-Apr-22	08:00	23-Apr-22	18:00	To be taken from 16.04.22-23.04.22 due to SD of Singrauli-Lucknow
229	RQ88132	OCC_193	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAPUR(UP)-MORADABAD (UP) (PG) CKT-1	POWER GRID	D	AMP work	07/Apr/2022	09:00	07/Apr/2022	18:00		PLANNED	Rejected					To be clubbed with Sr. no 201
230	RQ88785	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-1	POWER GRID	D	Line/bay maintenance work	07/Apr/2022	09:00	07/Apr/2022	18:00	BAY 402 ALONG WITH LINE Manesar-Neemrana ckt-1 GIS Mansar s/s	PLANNED	Approved	07-Apr-22	09:00	07-Apr-22	18:00	



231	RQ88246	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1	POWER GRID	D	Maintenance work such as refixing Cond. VD, Arcing horn, Grading ring and Corona control ring, Other Ckt 400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1 in non-auto	07/Apr/2022	09:00	07/Apr/2022	18:00	Other Ckt 400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1 in non-auto	PLANNED	Approved	07-Apr-22	09:00	07-Apr-22	18:00	
232	RQ88225	OCC_193	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GISLUCKNOW_2 (PG) CKT-2	POWER GRID	D	Main-1 Relay Firmware updation and Line AMP work.	07/Apr/2022	09:00	07/Apr/2022	13:00		PLANNED	Approved	07-Apr-22	09:00	07-Apr-22	13:00	
233	RQ88126	OCC_193	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1-SHAHJAHANPUR (PG) CKT-2	POWER GRID	D	For pilot installation at loc no 44 and 45 LILO section	07/Apr/2022	09:00	07/Apr/2022	18:00		PLANNED	Approved	07-Apr-22	09:00	07-Apr-22	18:00	
234	RQ88220	OCC_193	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-2	POWER GRID	D	Insulator Replacement work	07/Apr/2022	09:00	07/Apr/2022	18:00		PLANNED	Approved	07-Apr-22	09:00	07-Apr-22	18:00	
235	RQ88260	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-2	POWER GRID	D	FOR AMP OF LINE BAY EQUIPMENTS & Testing of DTPC	07/Apr/2022	09:00	07/Apr/2022	18:00		PLANNED	Approved	07-Apr-22	09:00	07-Apr-22	18:00	
236	RQ88584	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-1	POWER GRID	C	For Isolator Finger replacement for upgradation from 2000A to 3000A	07/Apr/2022	08:00	09/Apr/2022	18:00		PLANNED	Approved	07-Apr-22	08:00	09-Apr-22	18:00	
237	RQ88131	OCC_193	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY(PG)-MORADABAD (UP) (PG) CKT-2	POWER GRID	D	AMP WORK	06/Apr/2022	09:00	06/Apr/2022	18:00		PLANNED	Approved	06-Apr-22	09:00	06-Apr-22	18:00	

238	RQ88030	OCC_193	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH(UP) VARANASI(PG) (PG) CKT-2	POWER GRID	D	Tightening of Bay.	06/Apr/2022	09:00	06/Apr/2022	18:00	The line will also remain under shut down and there will be no power flow through this line.	PLANNED	Approved	06-Apr-22	09:00	06-Apr-22	18:00	
239	RQ88250	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1	POWER GRID	D	Maintenance work such as refixing Cond. VD, Arcing horn, Grading ring and Corona control ring. and 400 kV Kota-Merta (Non Auto-mode)	06/Apr/2022	09:00	06/Apr/2022	18:00	400 kV Kota-Merta (Non Auto-mode)	PLANNED	Approved	06-Apr-22	09:00	06-Apr-22	18:00	
240	RQ88896	OCC_193	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-CHAMBA(PG) (PG) CKT-1	POWER GRID	C	For Interconnection of Bus Bar for construction of new 400KV 125MVAR Bus Reactor bay(408) & 02 No Line bays. 400KV Lahal 1 Bay (409) & 400KV Lahal 2 Bay(410).	06/Apr/2022	09:00	08/Apr/2022	18:00		PLANNED	Approved	06-Apr-22	09:00	08-Apr-22	18:00	
241	RQ88342	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-2	POWER GRID	D	For maintenance work eg. Insulator cleaning ,tightening of loose conductor, VD, corona ring, arcing horn	06/Apr/2022	08:00	06/Apr/2022	18:00		PLANNED	Approved	06-Apr-22	08:00	06-Apr-22	18:00	
242	RQ88784	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-2	POWER GRID	D	M/s GE shall depute Engineers for change of orientation of GD as well as investigating the moisture ingress inside isolator MBS.	06/Apr/2022	08:00	06/Apr/2022	18:00		PLANNED	Approved	06-Apr-22	08:00	06-Apr-22	18:00	

243	RQ88130	OCC_193	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BAREILLY(PG)-MORADABAD (UP) (PG) CKT-1	POWER GRID	D	AMP work	05/Apr/2022	09:00	05/Apr/2022	18:00		PLANNED	Approved	05-Apr-22	09:00	05-Apr-22	18:00	
244	RQ88219	OCC_193	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-1	POWER GRID	D	Insulator Replacement work	05/Apr/2022	09:00	05/Apr/2022	18:00		PLANNED	Approved	05-Apr-22	09:00	05-Apr-22	18:00	
245	RQ88330	OCC_193	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-2	POWER GRID	C	Line Diversion Work due to NHAI Highway	05/Apr/2022	08:00	14/Apr/2022	18:00		PLANNED	Approved	05-Apr-22	08:00	14-Apr-22	18:00	
246	RQ88329	OCC_193	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-1	POWER GRID	C	Line Diversion Work due to NHAI Highway	05/Apr/2022	08:00	14/Apr/2022	18:00		PLANNED	Approved	05-Apr-22	08:00	14-Apr-22	18:00	
247	RQ88338	OCC_193	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV SHREECEMENT(SCL)-MERTA(RS) (PG) CKT-1	POWER GRID	D	Maintenance work such as refixing Cond. VD, Arcing horn, Grading ring and Corona control ring, jumper tightening etc.	05/Apr/2022	08:00	05/Apr/2022	18:00	During line maintenance A/R to kept off from both ends of 400 KV Kota-merta line	PLANNED	Approved	05-Apr-22	08:00	05-Apr-22	18:00	
248	RQ88592	OCC_193	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BAWANA CCGTB(DTL)-BHIWANI(PG) (PG) CKT-1	POWER GRID	D	For Testing of Tie Bay LBB after modification in Dia with 765kV ICT-I under Bay Extension Work	05/Apr/2022	08:00	05/Apr/2022	18:00		PLANNED	Approved	05-Apr-22	08:00	05-Apr-22	18:00	
249	RQ88307	OCC_193	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1	POWER GRID	D	For maintenance work eg. Insulator cleaning ,tightening of loose conductor, VD, corona ring, arcing horn	05/Apr/2022	08:00	05/Apr/2022	18:00		PLANNED	Approved	05-Apr-22	08:00	05-Apr-22	18:00	

250	RQ88341	OCC_193	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-1	POWER GRID	D	For maintenance work eg. Insulator cleaning ,tightening of loose conductor, VD, corona ring, arcing horn	05/Apr/2022	08:00	05/Apr/2022	18:00		PLANNED	Approved	05-Apr-22	08:00	05-Apr-22	18:00	
251	RQ88783	OCC_193	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-1	POWER GRID	D	M/s GE shall depute Engineers for change of orientation of GD as well as investigating the moisture ingress inside isolator MBs.	05/Apr/2022	08:00	05/Apr/2022	18:00		PLANNED	Approved	05-Apr-22	08:00	05-Apr-22	18:00	
252	RQ88336	OCC_193	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BAHADURGA RH-SONIPAT (PG) CKT-2	POWER GRID	D	Anchoring of Jumper at Tower Location 50 and 51 Bahadurgarh Sonipet TL Ckt -II	04/Apr/2022	10:00	04/Apr/2022	17:00		PLANNED	Approved	04-Apr-22	10:00	04-Apr-22	17:00	
253	RQ88882	OCC_193	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	POWER GRID	C	For repair and rectification work of towers at location no. 261 and 246.	04/Apr/2022	09:00	08/Apr/2022	18:00		PLANNED	Approved	04-Apr-22	09:00	08-Apr-22	18:00	
254	RQ88585	OCC_193	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-2	POWER GRID	C	For erection of line equipment for Bypass arrangement with Bhiwani Mahendergarh-III Line	04/Apr/2022	08:00	06/Apr/2022	18:00		PLANNED	Approved	04-Apr-22	08:00	06-Apr-22	18:00	
255	RQ88609	OCC_193	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHIWANI(BB)-HISSAR(PG) (PG) CKT-1	POWER GRID	D	Yearly Maintenance and attending current imbalance problem.	04/Apr/2022	08:00	04/Apr/2022	18:00		PLANNED	Approved	04-Apr-22	08:00	04-Apr-22	18:00	
256	RQ88368	OCC_193	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1	POWER GRID	D	FOR TAKING OUT LINE REACTOR FOR AIRCEL REPLACEMENT WORK.	03/Apr/2022	09:00	03/Apr/2022	09:30		PLANNED	Approved	03-Apr-22	09:00	03-Apr-22	09:30	

257	RQ88895	OCC_193	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-CHAMBA(PG) (PG) CKT-1	POWER GRID	D	For HV testing of Bus Bar for construction of new 400KV 125MVAR Bus Reactor bay(408) & 02 No Line bays. 400KV Lahal 1 Bay (409) & 400KV Lahal 2 Bay(410).	03/Apr/2022	09:00	04/Apr/2022	18:00		PLANNED	Approved	03-Apr-22	09:00	04-Apr-22	18:00	
258	RQ88366	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-HISSAR(PG) (PG) CKT-1	POWER GRID	D	FATEHABAD & BBMB BHIWANI LINE BYPASSING AT HISAR	03/Apr/2022	08:00	04/Apr/2022	18:00	S/D may be availed last week of march	PLANNED	Approved	03-Apr-22	08:00	04-Apr-22	18:00	
259	RQ88364	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHABAD-HISSAR (PG) CKT-1	POWER GRID	D	FATEHABAD & BBMB BHIWANI LINE BYPASSING AT HISAR	03/Apr/2022	08:00	04/Apr/2022	18:00	S/D may be availed last week of march	PLANNED	Approved	03-Apr-22	08:00	04-Apr-22	18:00	
260	RQ88848	OCC_193	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-2	POWER GRID	D	For replacement of sub conductors in Ravi River crossing span no. 174-175.	02/Apr/2022	09:00	07/Apr/2022	18:00		PLANNED	Approved	02-Apr-22	09:00	07-Apr-22	18:00	
261	RQ88900	OCC_193	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAMIRPUR-PARBATI POOLING BANALA (PG) CKT-1	POWER GRID	D	Line is strung on multi circuit tower having 400kv Banala - Hamirpur & 400kv Banala-Parbati-3 on one side & 400kv Banala - Amritsar & 400kv Banala-koldam on other side. SD of Lines required on alternate day basis for replacement of disc insulator with CLR polymer insulators with non auto of 400kv Banala-Koldam and 400kv Banala-Amritsar TL	01/Apr/2022	09:00	04/Apr/2022	18:00		PLANNED	Approved	01-Apr-22	09:00	04-Apr-22	18:00	

262	RQ88903	OCC_193	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AMRITSAR- PARBATI POOLING BANALA (PG) CKT-1	POWER GRID	D	Line is strung on multi circuit tower having 400kV Banala - Hamirpur & 400kV Banala-Parbati-3 on one side & 400kV Banala - Amritsar & 400kV Banala-koldam on other side. SD of Lines required on alternate day basis for replacement of disc insulator with CLR polymer insulators with non auto of 400kV Banala - Hamirpur & 400kV Banala-Parbati-3	01/Apr/2022	09:00	04/Apr/2022	18:00		PLANNED	Approved	01-Apr-22	09:00	04-Apr-22	18:00	
263	RQ88904	OCC_193	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AMRITSAR- PARBATI POOLING BANALA (PG) CKT-1	POWER GRID	D	400kV Banala Amritsar TL,400kV Banala Hamirpur TL & 400kV Hamirpur Jalandhar TL are on same tower. SD required for replacement of disc insulator with CLR polymer insulators on alternate day basis with non auto of 400kV Banala Amritsar TL & 400kV Hamirpur Jalandhar TL	01/Apr/2022	09:00	30/Apr/2022	18:00		PLANNED	Approved	01-Apr-22	09:00	30-Apr-22	18:00	

264	RQ88901	OCC_193	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV HAMIRPUR- PARBATI POOLING BANALA (PG) CKT-1	POWER GRID	D	400kV Banala Amritsar TL,400kV Banala Hamirpur TL & 400kV Hamirpur Jalandhar TL are on same tower. SD required for replacement of disc insulator with CLR polymer insulators on alternate day basis with non auto of 400kV Banala Amritsar TL & 400kV Hamirpur Jalandhar TL	01/Apr/2022	09:00	30/Apr/2022	18:00		PLANNED	Approved	01-Apr-22	09:00	30-Apr-22	18:00	
265	RQ88909	OCC_193	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV HAMIRPUR- PARBATI POOLING BANALA (PG) CKT-1	POWER GRID	D	400kV Banala Amritsar TL,400kV Banala Hamirpur TL & 400kV Hamirpur Jalandhar TL are on same tower. SD required for replacement of disc insulator with CLR polymer insulators on alternate day basis with non auto of 400kV Banala Hamirpur TL & 400kV Banala Amritsar TL	01/Apr/2022	09:00	30/Apr/2022	18:00		PLANNED	Approved	01-Apr-22	09:00	30-Apr-22	18:00	
266	RQ88910	OCC_193	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV CHAMBA- JALANDHAR (PG) CKT-1	POWER GRID	D	Non-auto mode required for OPGW installation works under ULDC scheme.	01/Apr/2022	09:00	30/Apr/2022	18:00		PLANNED	Approved	01-Apr-22	09:00	30-Apr-22	18:00	
267	RQ88911	OCC_193	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV CHAMBA- JALANDHAR (PG) CKT-2	POWER GRID	D	Non-auto mode required for OPGW installation works under ULDC scheme.	01/Apr/2022	09:00	30/Apr/2022	18:00		PLANNED	Approved	01-Apr-22	09:00	30-Apr-22	18:00	

268	RQ88275	OCC_193	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KANPUR_GIS- KANPUR (PG) CKT-1	POWER GRID	D	For commissioning of Series line reactor at Kanpur 400kV approved under scheme to control fault level in Northern region (Phase II) in 39th SCPSNR Meeting	01/Apr/2022	09:00	11/Apr/2022	18:00		PLANNED	Approved	01-Apr-22	09:00	11-Apr-22	18:00	
269	RQ88856	OCC_193	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KURUKSHETRA- JALANDHAR (PG) CKT-1	POWER GRID	D	Non-Auto mode is required for tightening of earth-wire hardware fittings on both 400kV Kurukshetra-Jalandhar ckt-1 & 400kV Kurukshetra-Nakodar ckt-1 lines simultaneously.	01/Apr/2022	09:00	11/Apr/2022	18:00	Please approve from 21.03.2022 to 31.03.2022.	PLANNED	Approved	01-Apr-22	09:00	11-Apr-22	18:00	
270	RQ88855	OCC_193	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KURUKSHETRA (PG)- NAKODAR(PG) (PG) CKT-1	POWER GRID	D	Non-Auto mode is required for tightening of earth-wire hardware fittings on both 400kV Kurukshetra-Jalandhar ckt-1 & 400kV Kurukshetra-Nakodar ckt-1 lines simultaneously.	01/Apr/2022	09:00	11/Apr/2022	18:00	Please approve from 21.03.2022 to 31.03.2022.	PLANNED	Approved	01-Apr-22	09:00	11-Apr-22	18:00	



271	RQ88898	OCC_193	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	POWER GRID	C	400KV Dulhasti Kishenpur -II is a Double circuit Line but stringing is done on one circuit only. Award has been placed for stringing on Circuit 2. under evacuation of Power from Pakaldul HEP in Chenab Valley HEPs. Shutdown is required to carryout stringing on circuit 2	01/Apr/2022	09:00	30/Apr/2022	18:00		PLANNED	Rejected						OCC is of view that work may be taken up in lean period during september.
272	RQ88178	OCC_193	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-1	POWER GRID	D	A/R into non auto mode for Live Line OPGW Work	01/Apr/2022	08:00	30/Apr/2022	18:00		PLANNED	Approved	01-Apr-22	08:00	30-Apr-22	18:00		
273	RQ88176	OCC_193	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-1	POWER GRID	D	A/R into non auto mode for Live Line OPGW Work	01/Apr/2022	08:00	30/Apr/2022	18:00		PLANNED	Approved	01-Apr-22	08:00	30-Apr-22	18:00		
274	RQ88177	OCC_193	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1	POWER GRID	D	A/R into non auto mode for Live Line OPGW Work	01/Apr/2022	08:00	30/Apr/2022	18:00		PLANNED	Approved	01-Apr-22	08:00	30-Apr-22	18:00		
275	RQ88321	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MAHARANIBAGH(PG) (PG) CKT-1	POWER GRID	D	For Pilot fixing at loc 14A (on 02 phase) and 63 (02 phase)	01/Apr/2022	08:00	01/Apr/2022	18:00		PLANNED	Approved	01-Apr-22	08:00	01-Apr-22	18:00		

276	RQ88305	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH(PG)-NAWADA(HV)(PG) CKT-1	POWER GRID	D	Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE stringing works under Reliable Communication scheme - work completed, testing pending (Peak change issue)	01/Apr/2022	08:00	30/Apr/2022	18:00		PLANNED	Approved	01-Apr-22	08:00	30-Apr-22	18:00	
277	RQ88353	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANAMANESAR (PG) CKT-2	POWER GRID	C	Diversion work due to NCRTC	01/Apr/2022	08:00	15/Apr/2022	18:00		PLANNED	Approved	01-Apr-22	08:00	15-Apr-22	18:00	
278	RQ88352	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANAMANESAR (PG) CKT-1	POWER GRID	C	Diversion work due to NCRTC	01/Apr/2022	08:00	15/Apr/2022	18:00		PLANNED	Approved	01-Apr-22	08:00	15-Apr-22	18:00	
279	RQ88303	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-BHIWADI (PG) CKT-1	POWER GRID	D	Auto Reclose off is required for Bassi - Bhiwadi under Reliable communication replacement project (work completed, rectification in 3 sections)	01/Apr/2022	08:00	30/Apr/2022	18:00		PLANNED	Approved	01-Apr-22	08:00	30-Apr-22	18:00	
280	RQ88586	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-3	POWER GRID	C	For erection of line equipment for Bypass arrangement with Bhiwani Mahendergarh-IV Line	01/Apr/2022	08:00	03/Apr/2022	18:00		PLANNED	Approved	01-Apr-22	08:00	03-Apr-22	18:00	
281	RQ88365	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-1	POWER GRID	D	MOGA-1 & PG BHIWANI-1 LINE BY PASSING AT HISAR	01/Apr/2022	08:00	02/Apr/2022	18:00	S/D may be availed last week of march	PLANNED	Approved	01-Apr-22	08:00	02-Apr-22	18:00	

282	RQ88367	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-1	POWER GRID	D	MOGA-1 & PG BHIWANI-1 LINE BY PASSING AT HISAR	01/Apr/2022	08:00	02/Apr/2022	18:00	S/D may be availed last week of march	PLANNED	Approved	01-Apr-22	08:00	02-Apr-22	18:00	
283	RQ88072	OCC_193	sldcup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-VARANASI (PG) CKT-1	POWER GRID	D	OVERHEAD CROSSING OF UNDERCONSTRUCTION 400 KV DC TWIN MOOSE VARANASI (PGCIL)-JAUNPUR LINE BETWEEN LOCATION NO 29 & 30	01/Apr/2022	08:00	02/Apr/2022	17:00		PLANNED	Approved	01-Apr-22	08:00	02-Apr-22	17:00	
284	RQ88299	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MURADNAGAR_2(UP) (PG) CKT-1	POWER GRID	D	"OPGW laying shall be started in this line under Reliable Communication package (Auto Reclose off) - 35 Kms Common transmission line, will avail auto recloser off for only one circuit at a time. OPGW cable peak change issue in the line."	01/Apr/2022	08:00	30/Apr/2022	18:00		PLANNED	Approved	01-Apr-22	08:00	30-Apr-22	18:00	one non-auto at a time from dadri end
285	RQ88300	OCC_193	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-1	POWER GRID	D	"OPGW laying shall be started in this line under Reliable Communication package (Auto Reclose off) - 35 Kms Common transmission line, will avail auto recloser off for only one circuit at a time. OPGW cable peak change issue in the line."	01/Apr/2022	08:00	30/Apr/2022	18:00		PLANNED	Approved	01-Apr-22	08:00	30-Apr-22	18:00	one non-auto at a time from dadri end

286	RQ88301	OCC_193	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB)(PG) CKT-2	POWER GRID	D	Auto Reclose off is required for OPGW laying (works completed, only minor rectification required in 2-3 spans) under reliable communication replacement project.	01/Apr/2022	08:00	30/Apr/2022	18:00		PLANNED	Approved	01-Apr-22	08:00	30-Apr-22	18:00	one non-auto at a time from dadri end
287	RQ88302	OCC_193	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV DADRI(NT)-MAHARANIBAGH(PG) (PG) CKT-1	POWER GRID	D	Auto Reclose off is required for replacement of OPGW from Dadri gantry to Maharani bagh LILO point under reliable communication replacement project. (balance 8 Kms )	01/Apr/2022	08:00	30/Apr/2022	18:00		PLANNED	Approved	01-Apr-22	08:00	30-Apr-22	18:00	
288	RQ88546	OCC_193	nhpccc_sd	AC TRANS MISSION LINE CIRCUIT	400 KV CHAMERA_1(NH)-JALANDHAR(PG) (PG) CKT-1	POWER GRID	C	Implementation of SCADA system balance works	01/Apr/2022	08:00	02/Apr/2022	18:00	Actual shutdown required from 21-03-2022 to 22-03-2022.	PLANNED	Approved	24-Mar-22	08:00	25-Mar-22	18:00	
289	RQ88545	OCC_193	nhpccc_sd	AC TRANS MISSION LINE CIRCUIT	400 KV CHAMERA_1(NH)-CHAMBA(PG) (PG) CKT-1	POWER GRID	C	Implementation of SCADA system balance works	01/Apr/2022	08:00	02/Apr/2022	18:00	Actual shutdown required from 29-03-2022 to 30-03-2022.	PLANNED	Approved	01-Apr-22	08:00	02-Apr-22	18:00	
290	RQ88547	OCC_193	nhpccc_sd	AC TRANS MISSION LINE CIRCUIT	400 KV CHAMERA_1(NH)-JALANDHAR(PG) (PG) CKT-2	POWER GRID	C	Implementation of SCADA system balance works	01/Apr/2022	08:00	02/Apr/2022	18:00	Actual shutdown required from 25-03-2022 to 26-03-2022.	PLANNED	Approved	28-Mar-22	08:00	29-Mar-22	18:00	

291	RQ88921	OCC_193	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1	POWER GRID	D	SD Required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Nonn-auto mode is required on 400kV Amritsar-Jalandhar ckt-2, 400kV Jalandhar-Hamirpur ckt-1 & 400kV Hamirpur-Parbati Pooling Banala ckt-1.	01/Apr/2022	07:00	30/Apr/2022	18:00		PLANNED	Approved	01-Apr-22	07:00	30-Apr-22	18:00	
292	RQ88297	OCC_193	indigrid_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KADARPUR - PRITHALA (GPTL) CKT-2	GPTL	D	AMP Works	30/Apr/2022	08:00	30/Apr/2022	20:00	Annual Maintenance Works	PLANNED	Approved	30-Apr-22	08:00	30-Apr-22	20:00	
293	RQ88296	OCC_193	indigrid_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KADARPUR - SOHNA ROAD (GPTL) CKT-1	GPTL	D	AMP Works	23/Apr/2022	08:00	23/Apr/2022	20:00	Annual Maintenance Works	PLANNED	Approved	23-Apr-22	08:00	23-Apr-22	20:00	
294	RQ88789	OCC_193	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MANESAR(PG)-SOHNA ROAD (GPTL) (GPTL) CKT-2	GPTL,POWER GRID	D	TESTING/VALIDATION OF OPERATIONS AFTER SCADA UPGRADATION WORK	28/Apr/2022	11:15	28/Apr/2022	12:00	BAY 407 ALONG WITH LINE MANESAR SOHNA ROAD CKT-2 GIS Mansars/s	PLANNED	Approved	28-Apr-22	11:15	28-Apr-22	12:00	
295	RQ88788	OCC_193	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MANESAR(PG)-SOHNA ROAD (GPTL) (GPTL) CKT-1	GPTL,POWER GRID	D	TESTING/VALIDATION OF OPERATIONS AFTER SCADA UPGRADATION WORK	28/Apr/2022	10:15	28/Apr/2022	11:00	BAY 406 ALONG WITH LINE MANESAR SOHNA ROAD CKT-1 GIS Mansars/s	PLANNED	Approved	28-Apr-22	10:15	28-Apr-22	11:00	
296	RQ88295	OCC_193	indigrid_sd	AC TRANS MISSION LINE CIRCUIT	400 KV GURGAON(PG)-SOHNA ROAD (GPTL) (GPTL) CKT-2	GPTL,POWER GRID	D	AMP Works	15/Apr/2022	08:00	15/Apr/2022	20:00	Annual Maintenance Works	PLANNED	Approved	15-Apr-22	08:00	15-Apr-22	20:00	

297	RQ88294	OCC_193	indigrid_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-SOHNA ROAD (GPTL) (GPTL) CKT-1	GPTL,POWER GRID	D	AMP Works	14/Apr/2022	08:00	14/Apr/2022	20:00	Annual Maintenance Works	PLANNED	Approved	14-Apr-22	08:00	14-Apr-22	20:00	
298	RQ88106	OCC_193	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA_2(UPC)-GR.NOIDA(UP) (UP) CKT-2	UPPTCL	D	For lopping & chopping of tree in Line corridor.	28/Apr/2022	10:00	28/Apr/2022	18:00	There will be NO supply interruption during this shutdown period. Load of 400kV S/S Greater Noida Will be feed through 400kV Dadri line, 400kV Nawada Line and 400kV Gr. Noida- Gr. Noida(765kV S/S) Ckt-1st during this shutdown period.	PLANNED	Approved	28-Apr-22	10:00	28-Apr-22	18:00	
299	RQ88026	OCC_193	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-MATHURA (UP) CKT-1	UPPTCL	D	Jumper Tightening of Tension Towers and other works	28/Apr/2022	09:30	30/Apr/2022	21:00		PLANNED	Approved	28-Apr-22	09:30	30-Apr-22	21:00	
300	RQ88672	OCC_193	meja_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEJA TPS(MUN)-MASOLI(UP) (UP) CKT-1	UPPTCL	C	Isolator Stud replacement and Testing.	27/Apr/2022	08:00	28/Apr/2022	18:00	Old version isolator studs to be replaced	PLANNED	Approved	05-Apr-22	08:00	06-Apr-22	18:00	
301	RQ87950	OCC_193	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO-LUCKNOW (UP) CKT-1	UPPTCL	D	Routine Protection Testing and Preventive Maintenance of Bay at 400 KV Sub-Station Unnao	25/Apr/2022	09:00	25/Apr/2022	17:00		PLANNED	Approved	25-Apr-22	09:00	25-Apr-22	17:00	

302	RQ88034	OCC_193	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)-SARNATH(UP) (UP) CKT-2	UPPTCL	D	Cleaning of Disc/Polymer insulator, removing bird beat, nest, kite & kite threads from lines.	25/Apr/2022	09:00	27/Apr/2022	17:00		PLANNED	Approved	25-Apr-22	09:00	27-Apr-22	17:00	
303	RQ88671	OCC_193	meja_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BARA(UP)-MEJA TPS(MUN) (UP) CKT-2	UPPTCL	C	Isolator Stud replacement and Testing.	25/Apr/2022	08:00	26/Apr/2022	18:00	Old version isolator studs to be replaced	PLANNED	Approved	07-Apr-22	08:00	08-Apr-22	18:00	
304	RQ88014	OCC_193	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-VISHNUPRAYAG(JP) (UP) CKT-1	UPPTCL	C	Erection of new tower between tower No. 18 & 19 of 400 KV Srinagar (Alaknanda) - Vishnu Prayag Line	23/Apr/2022	08:00	30/Apr/2022	17:00		PLANNED	Approved	23-Apr-22	08:00	30-Apr-22	17:00	
305	RQ88669	OCC_193	meja_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BARA(UP)-MEJA TPS(MUN) (UP) CKT-1	UPPTCL	C	Isolator Stud replacement and Testing.	22/Apr/2022	08:00	23/Apr/2022	18:00	Old version isolator studs to be replaced	PLANNED	Approved	11-Apr-22	08:00	12-Apr-22	18:00	
306	RQ87826	OCC_193	slcup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV PANKI-ALIGARH (UP) CKT-1	UPPTCL	C	Routine Testing & bay Maintenance	20/Apr/2022	08:00	20/Apr/2022	17:00		PLANNED	Approved	20-Apr-22	08:00	20-Apr-22	17:00	
307	RQ88027	OCC_193	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BANDA-ORAI (UP) CKT-1	UPPTCL	D	shutdown of this line is required for shutdown of 400 kv main bus -2 because of incompleteness of tie bay of 400 kv orai-banda line-1.	19/Apr/2022	09:00	19/Apr/2022	18:30		PLANNED	Approved	19-Apr-22	09:00	19-Apr-22	18:30	
308	RQ88033	OCC_193	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)-MAU(UP) (UP) CKT-1	UPPTCL	D	Cleaning of Disc/Polymer insulator, removing bird beat, nest, kite & kite threads from lines.	19/Apr/2022	09:00	23/Apr/2022	17:00		PLANNED	Approved	19-Apr-22	09:00	23-Apr-22	17:00	

309	RQ87952	OCC_193	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV TANDA(NT)-SULTANPUR(UP) (UP) CKT-1	UPPTCL	D	For Routine Bay maintenance	18/Apr/2022	10:00	18/Apr/2022	18:00		PLANNED	Approved	18-Apr-22	10:00	18-Apr-22	18:00	
310	RQ88032	OCC_193	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ANPARA-SARNATH (UP) CKT-1	UPPTCL	D	Cleaning of Disc/Polymer insulator, removing bird beat, nest, kite & kite threads from lines.	16/Apr/2022	09:00	18/Apr/2022	17:00		PLANNED	Approved	16-Apr-22	09:00	18-Apr-22	17:00	
311	RQ88015	OCC_193	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MUZAFFARNAGAR(UP)-VISHNUPRAYAG(JP) (UP) CKT-1	UPPTCL	C	Erection of new tower between tower No. 18 & 19 of 400 KV Muzaffarnagar-Vishnu Prayag Line	15/Apr/2022	08:00	22/Apr/2022	17:00		PLANNED	Approved	15-Apr-22	08:00	22-Apr-22	17:00	
312	RQ88661	OCC_193	meja_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MEJA TPS(MUN)-REWA ROAD(UP) (UP) CKT-1	UPPTCL	C	Isolator Stud replacement and Testing.	15/Apr/2022	08:00	16/Apr/2022	18:00	Old version isolator studs to be replaced	PLANNED	Approved	13-Apr-22	08:00	14-Apr-22	18:00	
313	RQ88029	OCC_193	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ORAI-PARICHA (UP) CKT-2	UPPTCL	D	Bay maintenance and relay testing work	13/Apr/2022	09:00	13/Apr/2022	18:30		PLANNED	Approved	13-Apr-22	09:00	13-Apr-22	18:30	
314	RQ88025	OCC_193	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MURADNAGAR_2-MATHURA (UP) CKT-1	UPPTCL	C	Height Raising work of 400 KV Mathura-Muradnagar Line between Loc.no.497A(Mono Pole) to 498B+0 due to Construction of RRTS corridor of NCRTC.	12/Apr/2022	07:00	19/Apr/2022	22:00		PLANNED	Approved	12-Apr-22	07:00	19-Apr-22	22:00	
315	RQ87953	OCC_193	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV OBRA_B-SULTANPUR (UP) CKT-1	UPPTCL	D	For Routine Bay maintenance	11/Apr/2022	10:00	11/Apr/2022	18:00		PLANNED	Approved	11-Apr-22	10:00	11-Apr-22	18:00	



316	RQ88028	OCC_193	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ORAI-PARICHA (UP) CKT-1	UPPTCL	D	Bay maintenance and relay testing work	11/Apr/2022	09:00	11/Apr/2022	18:30		PLANNED	Approved	11-Apr-22	09:00	11-Apr-22	18:30	
317	RQ88036	OCC_193	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AGRA SOUTH(UP)-FIROZABAD(PJFTL) (UP) CKT-1	UPPTCL	D	Installation of Bird Flight Diverter	08/Apr/2022	08:00	08/Apr/2022	18:00		PLANNED	Approved	08-Apr-22	08:00	08-Apr-22	18:00	
318	RQ88074	OCC_193	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ALIGARH-MAINPURI (UP) CKT-1	UPPTCL	D	1. FOR ERECTION OF TOWER NO 1,2 &3 OF 400KV DC SHAMLI-ALIGARH LINE AND STRINGING OF CONDUCTOR, E/W & OPGW IN BETWEEN 400KV ALIGARH-MAINPURI 1st & 400KV ALIGARH-HARDUAGANJ CKT & OVERHEAD CROSSING AP7 & AP8 2. Replacement of Disc insulator by polymer insulator at critical locations	07/Apr/2022	09:00	18/Apr/2022	17:00	There will be NO supply interruption during this shutdown	PLANNED	Approved	07-Apr-22	09:00	18-Apr-22	17:00	

319	RQ88101	OCC_193	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ALIGARH-SIKANDRABAD (UP) CKT-1	UPPTCL	D	1. FOR ERECTION OF TOWER NO 1,2 &3 OF 400KV DC SHAMLI-ALIGARH LINE AND STRINGING OF CONDUCTOR, E/W & OPGW IN BETWEEN 400KV ALIGARH-MAINPURI 1st & 400KV ALIGARH-HARDUAGANJ CKT & OVERHEAD CROSSING AP7 & AP8 2. Replacement of Disc insulator by polymer insulator at critical locations	07/Apr/2022	08:00	18/Apr/2022	17:00	There will be NO supply interruption during this shutdown	PLANNED	Approved	07-Apr-22	08:00	18-Apr-22	17:00	
320	RQ88031	OCC_193	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AZAMGARH-MAU (UP) CKT-1	UPPTCL	C	Major maintenance of bay equipments and its testing and changing of old rusted IPS pipe.Work is not possible on daily basis. So kindly allow on continuous basis.	07/Apr/2022	08:00	08/Apr/2022	18:00		PLANNED	Approved	07-Apr-22	08:00	08-Apr-22	18:00	
321	RQ87829	OCC_193	sldcup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV REWAROAD-PANKI (UP) CKT-1	UPPTCL	C	Bay Tightening work	05/Apr/2022	08:00	05/Apr/2022	17:00		PLANNED	Approved	05-Apr-22	08:00	05-Apr-22	17:00	
322	RQ88024	OCC_193	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV HARDUAGANJ-SIKANDRABAD (UP) CKT-1	UPPTCL	D	Replacement of Disc insulator by polymer insulator at critical locations	03/Apr/2022	08:00	06/Apr/2022	17:00		PLANNED	Approved	03-Apr-22	08:00	06-Apr-22	17:00	

323	RQ87951	OCC_193	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-2	UPPTCL	C	Replacement of Defective CIRCUIT BREAKER	01/Apr/2022	09:00	21/Apr/2022	18:00	LINE WILL BE CHRGED THROUGH TRANSFER BREAKER	PLANNED	Rejected						LINE WILL BE CHRGED THROUGH TRANSFER BREAKER. Bay SD to be applied seperately.
324	RQ88011	OCC_193	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV HARDUAGAN J -ALIGARH (UP) CKT-1	UPPTCL	D	Replacement of Disc insulator by polymer insulator at critical locations	01/Apr/2022	08:00	02/Apr/2022	17:00		PLANNED	Approved	01-Apr-22	08:00	02-Apr-22	17:00		
325	RQ88705	OCC_193	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MERTA-RATANGARH (RS) CKT-1	RRVPNL	D	Maintenance work of bay equipments , isolators and testing work of bay equipments.	28/Apr/2022	08:00	28/Apr/2022	18:00		PLANNED	Approved	28-Apr-22	08:00	28-Apr-22	18:00		
326	RQ88703	OCC_193	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV HEERAPURA-HINDAUN (RS) CKT-1	RRVPNL	D	Half yearly Maintance work	26/Apr/2022	08:00	26/Apr/2022	18:00		PLANNED	Approved	26-Apr-22	08:00	26-Apr-22	18:00		
327	RQ88704	OCC_193	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV HINDAUN(RS)-CHHABRA(RVUN) (RS) CKT-1	RRVPNL	D	Half yearly Maintance work	25/Apr/2022	08:00	25/Apr/2022	18:00		PLANNED	Approved	25-Apr-22	08:00	25-Apr-22	18:00		
328	RQ88868	OCC_193	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-1	RRVPNL	D	Routine Maintenance	20/Apr/2022	17:00	20/Apr/2022	23:00		PLANNED	Approved	20-Apr-22	17:00	20-Apr-22	23:00		
329	RQ88700	OCC_193	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHADLA-JODHPUR (RS) CKT-1	RRVPNL	D	To replace remaining damaged 400 kv Post Insulator	19/Apr/2022	17:00	19/Apr/2022	23:00		PLANNED	Approved	19-Apr-22	17:00	19-Apr-22	23:00		

330	RQ88709	OCC_193	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AKAL-JODHPUR (RS) CKT-1	RRVPN L	D	Shutdown of line and LINE REACTOR OF 400 KV AKAL BAY INSTALLED AT 400 KV GSS RVPN JODHPUR (To replace remaining damaged 400 kV Post Insulator )	18/Apr/2022	08:00	19/Apr/2022	18:00		PLANNED	Approved	18-Apr-22	08:00	19-Apr-22	18:00	
331	RQ88713	OCC_193	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPN L	D	Annual maintenance and testing of Line/Bay equipments.	15/Apr/2022	08:00	16/Apr/2022	18:00		PLANNED	Approved	15-Apr-22	08:00	16-Apr-22	18:00	May be taken on daily basis.
332	RQ88712	OCC_193	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2	RRVPN L	D	Annual maintenance and testing of Line/Bay equipments.	13/Apr/2022	08:00	14/Apr/2022	18:00		PLANNED	Approved	13-Apr-22	08:00	14-Apr-22	18:00	May be taken on daily basis.
333	RQ88698	OCC_193	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHADLA-RAMGARH (RS) CKT-2	RRVPN L	D	Quarterly Maintenance alongwith 50 MVAR Line Reactor)	08/Apr/2022	17:00	08/Apr/2022	22:00		PLANNED	Approved	08-Apr-22	17:00	08-Apr-22	22:00	
334	RQ88697	OCC_193	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHADLA-RAMGARH (RS) CKT-1	RRVPN L	D	Quarterly Maintenance alongwith 50 MVAR Line Reactor)	06/Apr/2022	17:00	06/Apr/2022	22:00		PLANNED	Approved	06-Apr-22	17:00	06-Apr-22	22:00	
335	RQ88869	OCC_193	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BIKANER-MERTA (RS) CKT-1	RRVPN L	D	Routine Maintenance	06/Apr/2022	08:00	06/Apr/2022	18:00		PLANNED	Approved	06-Apr-22	08:00	06-Apr-22	18:00	
336	RQ88711	OCC_193	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AKAL-RAMGARH (RS) CKT-2	RRVPN L	D	Quarterly Maintenance	04/Apr/2022	08:00	04/Apr/2022	18:00		PLANNED	Approved	04-Apr-22	08:00	04-Apr-22	18:00	

337	RQ88710	OCC_193	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AKAL-RAMGARH (RS) CKT-1	RRVPNL	D	Quarterly Maintenance	02/Apr/2022	08:00	02/Apr/2022	18:00		PLANNED	Approved	02-Apr-22	08:00	02-Apr-22	18:00		
338	RQ88867	OCC_193	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BIKANER(PG)-BIKANER(RS) (PG) CKT-1	POWER GRID,R RVPNL	D	Routine Maintenance	26/Apr/2022	17:00	26/Apr/2022	23:00		PLANNED	Approved	26-Apr-22	17:00	26-Apr-22	23:00		
339	RQ88751	OCC_193	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2	FBTL	D	Line/bay maintenance work	26/Apr/2022	17:00	26/Apr/2022	23:00		PLANNED	Approved	26-Apr-22	17:00	26-Apr-22	23:00		
340	RQ88750	OCC_193	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1	FBTL	D	Line/bay maintenance work	24/Apr/2022	17:00	24/Apr/2022	23:00		PLANNED	Approved	24-Apr-22	17:00	24-Apr-22	23:00		
341	RQ88919	OCC_193	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-SAINJ(HP) (PKTCL) CKT-1	PKTCL	D	SD required for removal of Aviation Globules for OPGW installation works under ULDC scheme.	26/Apr/2022	07:00	30/Apr/2022	18:00		PLANNED	Rejected						INDIGRID Denied consent.
342	RQ88944	OCC_193	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV PARBATI_2(NH)-SAINJ(HP) (PKTCL) CKT-1	PKTCL	D	Non-auto mode required for OPGW installation works under ULDC scheme.	26/Apr/2022	07:00	30/Apr/2022	18:00		PLANNED	Rejected						INDIGRID Denied consent.
343	RQ88918	OCC_193	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV PARBATI_2(NH)-SAINJ(HP) (PKTCL) CKT-1	PKTCL	D	SD required for removal of Aviation Globules for OPGW installation works under ULDC scheme.	21/Apr/2022	07:00	25/Apr/2022	18:00		PLANNED	Rejected						INDIGRID Denied consent.

344	RQ88907	OCC_193	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-SAINJ(HP) (PKTCL) CKT-1	PKTCL	D	400kV Banala-Parbati-3 & 400kV Sainj-Parbati-3 T/L are on same tower .SD required for replacement of disc insulator with CLR polymer insulators on alternate day basis with non auto of 400kV Banala-Parbati-3	05/Apr/2022	09:00	12/Apr/2022	18:00		PLANNED	Rejected							INDIGRID Denied consent.
345	RQ88943	OCC_193	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV PARBATI_2(NH)-SAINJ(HP) (PKTCL) CKT-1	PKTCL	D	Non-auto mode required for OPGW installation works under ULDC scheme.	01/Apr/2022	07:00	20/Apr/2022	18:00		PLANNED	Rejected							INDIGRID Denied consent.
346	RQ88945	OCC_193	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-SAINJ(HP) (PKTCL) CKT-1	PKTCL	D	Non-auto mode required for OPGW installation works under ULDC scheme.	01/Apr/2022	07:00	25/Apr/2022	18:00		PLANNED	Rejected							INDIGRID Denied consent.
347	RQ88161	OCC_193	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-LUCKNOW_1(PG) (PL) CKT-1	POWER LINK	D	AMP of Line Bay Equipments	25/Apr/2022	09:00	25/Apr/2022	17:00		PLANNED	Approved	25-Apr-22	09:00	25-Apr-22	17:00			
348	RQ88940	OCC_193	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-1	JPL,HB PCL	D	Non-auto mode required for OPGW installation works under ULDC scheme.	25/Apr/2022	07:00	30/Apr/2022	18:00		PLANNED	Approved	25-Apr-22	07:00	30-Apr-22	18:00			
349	RQ88925	OCC_193	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-1	JPL,HB PCL	D	SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Non-auto mode is required on 400kV Karcham Wangtoo-Nathpajhakri ckt-2.	08/Apr/2022	07:00	24/Apr/2022	18:00		PLANNED	Approved	08-Apr-22	07:00	24-Apr-22	18:00			

350	RQ88939	OCC_193	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-1	JPL,HB PCL	D	Non-auto mode required for OPGW installation works under ULDC scheme.	01/Apr/2022	07:00	07/Apr/2022	18:00		PLANNED	Approved	01-Apr-22	07:00	07-Apr-22	18:00		
351	RQ88938	OCC_193	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-2	JPL,HB PCL	D	Non-auto mode required for OPGW installation works under ULDC scheme.	01/Apr/2022	07:00	30/Apr/2022	18:00		PLANNED	Approved	01-Apr-22	07:00	30-Apr-22	18:00		
352	RQ88924	OCC_193	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BASPA(JP)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-2	JPL,HB PCL	D	SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Non-auto mode is required on 400kV Baspa - Karcham Wangtoo ckt-1.	01/Apr/2022	07:00	20/Apr/2022	18:00		PLANNED	Approved	01-Apr-22	07:00	20-Apr-22	18:00		
353	RQ88942	OCC_193	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KOLDAM(NT)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL, POWER GRID	D	Non-auto mode required for OPGW installation works under ULDC scheme.	23/Apr/2022	07:00	30/Apr/2022	18:00		PLANNED	Rejected						INDIGRID Denied consent.
354	RQ88920	OCC_193	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KOLDAM(NT)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL, POWER GRID	D	SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Non-auto mode is required on 400kV Nalagarh-Banala Ckt-1.	10/Apr/2022	07:00	22/Apr/2022	18:00		PLANNED	Rejected						INDIGRID Denied consent.

355	RQ88905	OCC_193	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NALLAGARH( PG)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL, POWER GRID	D	400kV Banala-Nalagarh TL & 400kV Banala-Parbati-2 TI are on same tower. SD required for replacement of disc insulator with CLR polymer insulators on alternate day basis with non auto of 400kV Banala-Parbati-2 TL	05/Apr/2022	09:00	08/Apr/2022	18:00		PLANNED	Approved	05-Apr-22	09:00	08-Apr-22	18:00	
356	RQ88908	OCC_193	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV PARBATI_3(N H)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL, POWER GRID	D	400kV Banala-Parbati-3 & 400kV Sainj-Parbati-3 T/L are on same tower .SD required for replacement of disc insulator with CLR polymer insulators on alternate day basis with non auto of 400kV Banala-Parbati-3	05/Apr/2022	09:00	12/Apr/2022	18:00		PLANNED	Approved	05-Apr-22	09:00	12-Apr-22	18:00	
357	RQ88906	OCC_193	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV PARBATI_2(N H)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL, POWER GRID	D	400kV Banala-Nalagarh TL & 400kV Banala-Parbati-2 TI are on same tower.SD required for replacement of disc insulator with CLR polymer insulators on alternate day basis with non auto of 400kV Banala-Nalagarh TL.	05/Apr/2022	09:00	08/Apr/2022	18:00		PLANNED	Approved	05-Apr-22	09:00	08-Apr-22	18:00	



358	RQ88899	OCC_193	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV PARBATI_3(N H)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL, POWER GRID	D	Line is strung on multi circuit tower having 400kV Banala - Hamirpur & 400kV Banala-Parbati-3 on one side & 400kV Banala - Amritsar & 400kV Banala-koldam on other side. SD of Lines required on alternate day basis for replacement of disc insulator with CLR polymer insulators with non auto of 400kV Banala-Koldam and 400kV Banala-Amritsar TL	01/Apr/2022	09:00	04/Apr/2022	18:00		PLANNED	Approved	01-Apr-22	09:00	04-Apr-22	18:00		
359	RQ88902	OCC_193	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KOLDAM(NT)- PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL, POWER GRID	D	Line is strung on multi circuit tower having 400kV Banala - Hamirpur & 400kV Banala-Parbati-3 on one side & 400kV Banala - Amritsar & 400kV Banala-koldam on other side. SD of Lines required on alternate day basis for replacement of disc insulator with CLR polymer insulators with non auto of 400kV Banala - Hamirpur & 400kV Banala-Parbati-3	01/Apr/2022	09:00	04/Apr/2022	18:00		PLANNED	Approved	01-Apr-22	09:00	04-Apr-22	18:00		
360	RQ88941	OCC_193	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KOLDAM(NT)- PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL, POWER GRID	D	Non-auto mode required for OPGW installation works under ULDC scheme.	01/Apr/2022	07:00	09/Apr/2022	18:00		PLANNED	Rejected						INDIGRID Denied consent.

361	RQ88947	OCC_193	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL, POWER GRID	D	Non-auto mode required for OPGW installation works under ULDC scheme.	01/Apr/2022	07:00	30/Apr/2022	18:00		PLANNED	Rejected						INDIGRID Denied consent.
362	RQ87900	OCC_193	sldcuk_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-SRINAGAR(UK) (UK) CKT-2	PTCUL	D	for scheduled maintenance & lopping chopping of tree branches in the line corridor	22/Apr/2022	10:00	22/Apr/2022	16:00		PLANNED	Approved	22-Apr-22	10:00	22-Apr-22	16:00		
363	RQ87899	OCC_193	sldcuk_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-SRINAGAR(UK) (UK) CKT-1	PTCUL	D	for scheduled maintenance & lopping chopping of tree branches in the line corridor	21/Apr/2022	10:00	21/Apr/2022	16:00		PLANNED	Approved	21-Apr-22	10:00	21-Apr-22	16:00		
364	RQ88421	OCC_193	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NUHIAWALI(HV)-FATEHABAD(PG) (HV) CKT-1	HVPNL	D	For tightening of nuts and bolts of jumpers in view of preventive mtc of summer preparedness.	21/Apr/2022	10:00	21/Apr/2022	17:00		PLANNED	Approved	21-Apr-22	10:00	21-Apr-22	17:00		
365	RQ87856	OCC_193	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD (HV) (HV) CKT-1	HVPNL	D	For relocation of tower no-10 (This is been tentatively scheduled in anticipation that the location is merged in 2-3ft deep water (Badshahpur-Manesar drain) & by the time, it may be cleared.	21/Apr/2022	10:00	30/Apr/2022	17:00		PLANNED	Rejected	21-Apr-22	10:00	30-Apr-22	17:00	Request withdrawn by Haryana as the conditions at site for s/d are not conducive during this period.	
366	RQ87857	OCC_193	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD (HV) (HV) CKT-2	HVPNL	D	For relocation of tower no-10 (This is been tentatively scheduled in anticipation that the location is merged in 2-3ft deep water (Badshahpur-Manesar drain) & by the time, it may be cleared.	21/Apr/2022	10:00	30/Apr/2022	17:00		PLANNED	Rejected	21-Apr-22	10:00	30-Apr-22	17:00	Request withdrawn by Haryana as the conditions at site for s/d are not conducive during this period.	

367	RQ88419	OCC_193	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-NUHIAWALI(HV) (HV) CKT-1	HVPNL	D	For tightening of nuts and bolts of jumpers in view of preventive mtc of summer preparedness.	19/Apr/2022	10:00	19/Apr/2022	17:00		PLANNED	Approved	19-Apr-22	10:00	19-Apr-22	17:00	
368	RQ87866	OCC_193	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	For replacement of existing DBR type isolator set with HDB type isolator set	18/Apr/2022	10:00	18/Apr/2022	17:00		PLANNED	Approved	18-Apr-22	10:00	18-Apr-22	17:00	
369	RQ87863	OCC_193	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	For replacement of existing DBR type isolator set with HDB type isolator set	17/Apr/2022	10:00	17/Apr/2022	17:00		PLANNED	Approved	17-Apr-22	10:00	17-Apr-22	17:00	
370	RQ87861	OCC_193	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	For replacement of existing DBR type isolator set with HDB type isolator set	16/Apr/2022	10:00	16/Apr/2022	17:00		PLANNED	Approved	16-Apr-22	10:00	16-Apr-22	17:00	
371	RQ87943	OCC_193	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-KABULPUR(HV) (HVPNL) CKT-2	HVPNL	D	Shutdown nature defects rectification/preventive maintenance	16/Apr/2022	09:00	16/Apr/2022	19:00		PLANNED	Approved	16-Apr-22	09:00	16-Apr-22	19:00	
372	RQ87859	OCC_193	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	For replacement of existing DBR type isolator set with HDB type isolator set	15/Apr/2022	10:00	15/Apr/2022	17:00		PLANNED	Approved	15-Apr-22	10:00	15-Apr-22	17:00	
373	RQ87942	OCC_193	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-KABULPUR(HV) (HVPNL) CKT-1	HVPNL	D	Shutdown nature defects rectification/preventive maintenance	15/Apr/2022	09:00	15/Apr/2022	19:00		PLANNED	Approved	15-Apr-22	09:00	15-Apr-22	19:00	
374	RQ87941	OCC_193	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-KABULPUR(HV) (HVPNL) CKT-2	HVPNL	D	Shutdown nature defects rectification/preventive maintenance	13/Apr/2022	09:00	13/Apr/2022	19:00		PLANNED	Approved	13-Apr-22	09:00	13-Apr-22	19:00	

375	RQ88420	OCC_193	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NUHIAWALI(FATEHABAD(PG) (HV) CKT-1	HVPNL	D	For tightening of nuts and bolts of jumpers in view of preventive mtc of summer preparedness.	12/Apr/2022	10:00	12/Apr/2022	17:00		PLANNED	Approved	12-Apr-22	10:00	12-Apr-22	17:00	
376	RQ87865	OCC_193	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	For replacement of existing DBR type isolator set with HDB type isolator set	12/Apr/2022	10:00	12/Apr/2022	17:00		PLANNED	Approved	12-Apr-22	10:00	12-Apr-22	17:00	
377	RQ87940	OCC_193	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-KABULPUR(HV) (HVPNL) CKT-1	HVPNL	D	Shutdown nature defects rectification/preventive maintenance	12/Apr/2022	09:00	12/Apr/2022	19:00		PLANNED	Approved	12-Apr-22	09:00	12-Apr-22	19:00	
378	RQ87862	OCC_193	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	For replacement of existing DBR type isolator set with HDB type isolator set	11/Apr/2022	10:00	11/Apr/2022	17:00		PLANNED	Approved	11-Apr-22	10:00	11-Apr-22	17:00	
379	RQ87860	OCC_193	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	For replacement of existing DBR type isolator set with HDB type isolator set	10/Apr/2022	10:00	10/Apr/2022	17:00		PLANNED	Approved	10-Apr-22	10:00	10-Apr-22	17:00	
380	RQ87858	OCC_193	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	For replacement of existing DBR type isolator set with HDB type isolator set (The replacement case of GR make isolators stands approved by WTDs of HVPNL, shall be replaced one by one)	09/Apr/2022	10:00	09/Apr/2022	17:00		PLANNED	Approved	09-Apr-22	10:00	09-Apr-22	17:00	

381	RQ87883	OCC_193	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	For testing of master control unit (MCU), testing of bus bar protection with Bus-2 (The sd earlier stand approved in the Feb-22 but due to non-availability of Siemens engr, the same has been rescheduled)	07/Apr/2022	10:00	07/Apr/2022	17:00		PLANNED	Approved	07-Apr-22	10:00	07-Apr-22	17:00	
382	RQ87846	OCC_193	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KHEDEAR(HPG)-NUHIAWALI(HV) (HV) CKT-1	HVPNL	D	Gen mtc and setting of bus pentagraph isolators	07/Apr/2022	09:00	07/Apr/2022	18:00		PLANNED	Approved	07-Apr-22	09:00	07-Apr-22	18:00	
383	RQ88413	OCC_193	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KHEDEAR(HPG)-NUHIAWALI(HV) (HV) CKT-1	HVPNL	D	For gen mtc and setting of bus pentagraph isolators	07/Apr/2022	09:00	07/Apr/2022	18:00		PLANNED	Approved	07-Apr-22	09:00	07-Apr-22	18:00	
384	RQ87884	OCC_193	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	For testing of master control unit (MCU), testing of bus bar protection with Bus-2 (The sd earlier stand approved in the Feb-22 but due to non-availability of Siemens engr, the same has been rescheduled)	06/Apr/2022	10:00	06/Apr/2022	17:00		PLANNED	Approved	06-Apr-22	10:00	06-Apr-22	17:00	
385	RQ87845	OCC_193	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KHEDEAR(HPG)-KIRORI(HV) (HV) CKT-2	HVPNL	D	Gen mtc and setting of bus pentagraph isolators	06/Apr/2022	09:00	06/Apr/2022	18:00		PLANNED	Approved	06-Apr-22	09:00	06-Apr-22	18:00	
386	RQ88412	OCC_193	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KHEDEAR(HPG)-KIRORI(HV) (HV) CKT-2	HVPNL	D	For gen mtc and setting of bus pentagraph isolators	06/Apr/2022	09:00	06/Apr/2022	18:00		PLANNED	Approved	06-Apr-22	09:00	06-Apr-22	18:00	

387	RQ87879	OCC_193	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD (HV) (HV) CKT-2	HVPNL	D	For testing of master control unit (MCU), testing of bus bar protection with Bus-1 (The sd earlier stand approved in the Feb-22 but due to non-availability of Siemens engr, the same has been rescheduled)	05/Apr/2022	10:00	05/Apr/2022	17:00		PLANNED	Approved	05-Apr-22	10:00	05-Apr-22	17:00	
388	RQ87844	OCC_193	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-KIRORI(HV) (HV) CKT-1	HVPNL	D	Gen mtc and setting of bus pentagraph isolators	05/Apr/2022	09:00	05/Apr/2022	18:00		PLANNED	Approved	05-Apr-22	09:00	05-Apr-22	18:00	
389	RQ88411	OCC_193	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-KIRORI(HV) (HV) CKT-1	HVPNL	D	For gen mtc and setting of bus pentagraph isolators	05/Apr/2022	09:00	05/Apr/2022	18:00		PLANNED	Approved	05-Apr-22	09:00	05-Apr-22	18:00	
390	RQ87880	OCC_193	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	For testing of master control unit (MCU), testing of bus bar protection with Bus-1 (The sd earlier stand approved in the Feb-22 but due to non-availability of Siemens engr, the same has been rescheduled)	04/Apr/2022	10:00	04/Apr/2022	17:00		PLANNED	Approved	04-Apr-22	10:00	04-Apr-22	17:00	
391	RQ87843	OCC_193	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-FATEHABAD(PG) (HV) CKT-1	HVPNL	D	Gen mtc and setting of bus pentagraph isolators	04/Apr/2022	09:00	04/Apr/2022	18:00		PLANNED	Approved	04-Apr-22	09:00	04-Apr-22	18:00	
392	RQ88410	OCC_193	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-FATEHABAD(PG) (HV) CKT-1	HVPNL	D	For gen mtc and setting of bus pentagraph isolators	04/Apr/2022	09:00	04/Apr/2022	18:00		PLANNED	Approved	04-Apr-22	09:00	04-Apr-22	18:00	

393	RQ87882	OCC_193	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-DAULATABAD (HV) (HV) CKT-2	HVPNL	D	For testing of master control unit (MCU), testing of bus bar protection with Bus-1 (The sd earlier stand approved in the Feb-22 but due to non-availability of Siemens engr, the same has been rescheduled)	03/Apr/2022	10:00	03/Apr/2022	17:00	For testing of master control unit (MCU), testing of bus bar protection with Bus-1 (The sd earlier stand approved in the Feb-22 but due to non-availability of Siemens engr, the same has been rescheduled )	PLANNED	Approved	03-Apr-22	10:00	03-Apr-22	17:00	
394	RQ87881	OCC_193	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	For testing of master control unit (MCU), testing of bus bar protection with Bus-1 (The sd earlier stand approved in the Feb-22 but due to non-availability of Siemens engr, the same has been rescheduled)	02/Apr/2022	10:00	02/Apr/2022	17:00		PLANNED	Approved	02-Apr-22	10:00	02-Apr-22	17:00	
395	RQ88430	OCC_193	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-KABULPUR(HV) (HVPNL) CKT-2	HVPNL	D	Time synchronization of tariff energy meter with GPS time	01/Apr/2022	16:00	01/Apr/2022	18:00		PLANNED	Approved	01-Apr-22	16:00	01-Apr-22	18:00	
396	RQ88429	OCC_193	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-KABULPUR(HV) (HVPNL) CKT-1	HVPNL	D	Time synchronization of tariff energy meter with GPS time	01/Apr/2022	14:00	01/Apr/2022	16:00		PLANNED	Approved	01-Apr-22	14:00	01-Apr-22	16:00	

397	RQ88423	OCC_193	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-2	HVPNL	D	Time synchronization of tariff energy meter with GPS time	01/Apr/2022	11:00	01/Apr/2022	13:00		PLANNED	Approved	01-Apr-22	11:00	01-Apr-22	13:00	
398	RQ87878	OCC_193	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD (HV) (HV) CKT-1	HVPNL	D	For testing of master control unit (MCU), testing of bus bar protection with Bus-1 (The sd earlier stand approved in the Feb-22 but due to non-availability of Siemens engr, the same has been rescheduled)	01/Apr/2022	10:00	01/Apr/2022	17:00		PLANNED	Approved	01-Apr-22	10:00	01-Apr-22	17:00	
399	RQ88422	OCC_193	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-1	HVPNL	D	Time synchronization of tariff energy meter with GPS time	01/Apr/2022	09:00	01/Apr/2022	11:00		PLANNED	Approved	01-Apr-22	09:00	01-Apr-22	11:00	
400	RQ88922	OCC_193	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KARCHAM WANGTOO(JSW)-WANGTO_GIS(HP) (HPPTCL) CKT-1	HPPTCL ,JPL	D	SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Non-auto mode is required on 400kV Karcham Wangtoo-Wangtoo Ckt-2.	21/Apr/2022	07:00	22/Apr/2022	18:00		PLANNED	Approved	21-Apr-22	07:00	22-Apr-22	18:00	
401	RQ88923	OCC_193	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KARCHAM WANGTOO(JSW)-WANGTO_GIS(HP) (HPPTCL) CKT-2	HPPTCL ,JPL	D	SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Non-auto mode is required on 400kV Karcham Wangtoo-Wangtoo Ckt-1.	15/Apr/2022	07:00	20/Apr/2022	18:00		PLANNED	Approved	15-Apr-22	07:00	20-Apr-22	18:00	



402	RQ87949	OCC_193	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV SULTANPUR(UP)-LUCKNOW_1(PG) (PG) CKT-1	POWER GRID,U PPTCL	D	For Routine Bay maintenance	20/Apr/2022	10:00	20/Apr/2022	18:00		PLANNED	Approved	20-Apr-22	10:00	20-Apr-22	18:00	
403	RQ88322	OCC_193	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV GR.NOIDA(UPC)-NAWADA(HV) (PG) CKT-1	POWER GRID,U PPTCL	D	For Pilot fixing at loc 63- on two phases(top and bottom)	02/Apr/2022	08:00	02/Apr/2022	18:00		PLANNED	Approved	02-Apr-22	08:00	02-Apr-22	18:00	
404	RQ88304	OCC_193	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV GR.NOIDA(UPC)-NAWADA(HV) (PG) CKT-1	POWER GRID,U PPTCL	D	Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE stringing works under Reliable Communication scheme - work completed, testing pending (Peak change issue)	01/Apr/2022	08:00	30/Apr/2022	18:00		PLANNED	Approved	01-Apr-22	08:00	30-Apr-22	18:00	
405	RQ88927	OCC_193	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KALA AMB(PKTL)-SORANG(GREENKO) (GREENKO) CKT-1	PKATL,J PL,GREENKO	D	SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Non-auto mode is required on 400kV Kala Amb-Wangtoo ckt-1.	20/Apr/2022	07:00	30/Apr/2022	18:00		PLANNED	Approved	20-Apr-22	07:00	30-Apr-22	18:00	
406	RQ88926	OCC_193	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KALA AMB(PKTL)-SORANG(GREENKO) (GREENKO) CKT-1	PKATL,J PL,GREENKO	D	SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Non-auto mode is required on 400kV Kala Amb-Wangtoo ckt-1.	06/Apr/2022	07:00	15/Apr/2022	18:00		PLANNED	Approved	06-Apr-22	07:00	15-Apr-22	18:00	

407	RQ88929	OCC_193	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV WANGTO_GIS(HP)-SORANG(GREENKO) (GREENKO) CKT-1	HPPTCL, JPL, GREENKO	D	SD Required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Non-auto mode is required on 400kV Kala Amb -Wangtoo ckt-1.	16/Apr/2022	07:00	20/Apr/2022	18:00		PLANNED	Approved	16-Apr-22	07:00	20-Apr-22	18:00	
408	RQ88928	OCC_193	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV WANGTO_GIS(HP)-SORANG(GREENKO) (GREENKO) CKT-1	HPPTCL, JPL, GREENKO	D	SD Required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Non-auto mode is required on 400kV Kala Amb -Wangtoo ckt-1.	01/Apr/2022	07:00	05/Apr/2022	18:00		PLANNED	Approved	01-Apr-22	07:00	05-Apr-22	18:00	
409	RQ88931	OCC_193	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KALA AMB(PKTL)-WANGTO_GIS(HP) (HPPTCL) CKT-1	PKATL, HPPTCL, JPL	D	SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Non Auto mode is required on 400kV Kala Amb-Sorang ckt-1 & 400kV Sorang-Wangtoo ckt-1.	16/Apr/2022	07:00	30/Apr/2022	18:00		PLANNED	Approved	16-Apr-22	07:00	30-Apr-22	18:00	
410	RQ88930	OCC_193	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KALA AMB(PKTL)-WANGTO_GIS(HP) (HPPTCL) CKT-1	PKATL, HPPTCL, JPL	D	SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Non Auto mode is required on 400kV Kala Amb-Sorang ckt-1 & 400kV Sorang-Wangtoo ckt-1.	01/Apr/2022	07:00	10/Apr/2022	18:00		PLANNED	Approved	01-Apr-22	07:00	10-Apr-22	18:00	
411	RQ88635	OCC_193	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	400 KV PANCHKULA(PG)-PANIPAT(BB) (PG) CKT-1	POWER GRID, BBMB	D	Replace the Earth wire	12/Apr/2022	08:00	13/Apr/2022	18:00		PLANNED	Approved	12-Apr-22	08:00	13-Apr-22	18:00	

412	RQ88850	OCC_193	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV PATRAN(PATRAN) KAITHAL(PG) (PATRAN) CKT-2	POWER GRID,PATRAN	D	For AMP works. Non auto mode of 400 KV Patran-Kaithal ckt.-1 is required during shut down period.	08/Apr/2022	09:00	09/Apr/2022	18:00		PLANNED	Approved	08-Apr-22	09:00	09-Apr-22	18:00		
413	RQ88849	OCC_193	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV PATRAN(PATRAN) KAITHAL(PG) (PATRAN) CKT-1	POWER GRID,PATRAN	D	For AMP works. Non auto mode of 400 KV Patran-Kaithal ckt.-2 is required during shut down period.	06/Apr/2022	09:00	07/Apr/2022	18:00		PLANNED	Approved	06-Apr-22	09:00	07-Apr-22	18:00		
414	RQ88105	OCC_193	sekura_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MALERKOTLA (SEKURA) CKT-2	SEKURA	D	Tightening of Jumper, CC ring, Grading ring, VD etc.	05/Apr/2022	09:00	05/Apr/2022	18:30		PLANNED	Approved	05-Apr-22	09:00	05-Apr-22	18:30		
415	RQ88104	OCC_193	sekura_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MALERKOTLA (SEKURA) CKT-1	SEKURA	D	Tightening of Jumper, CC ring, Grading ring, VD etc.	04/Apr/2022	09:00	04/Apr/2022	18:30		PLANNED	Approved	04-Apr-22	09:00	04-Apr-22	18:30		
416	RQ88103	OCC_193	sekura_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-MALERKOTLA (SEKURA) CKT-2	SEKURA	D	Tightening of Jumper, CC ring, Grading ring, VD etc.	02/Apr/2022	09:00	02/Apr/2022	18:30		PLANNED	Approved	02-Apr-22	09:00	02-Apr-22	18:30		
417	RQ88102	OCC_193	sekura_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-MALERKOTLA (SEKURA) CKT-1	SEKURA	D	Tightening of Jumper, CC ring, Grading ring, VD etc.	01/Apr/2022	09:00	01/Apr/2022	18:30		PLANNED	Approved	01-Apr-22	09:00	01-Apr-22	18:30		
418	RQ88932	OCC_193	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-MALERKOTLA (SEKURA) CKT-1	SEKURA	D	Non-auto mode required for OPGW installation works under ULDC scheme.	01/Apr/2022	07:00	30/Apr/2022	18:00		PLANNED	Rejected						Sekura denied consent

419	RQ88933	OCC_193	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-MALERKOTLA (PG) (SEKURA) CKT-2	SEKURA	D	Non-auto mode required for OPGW installation works under ULDC scheme.	01/Apr/2022	07:00	30/Apr/2022	18:00		PLANNED	Rejected							Sekura denied consent
420	RQ88917	OCC_193	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-2	POWER GRID,N RSS XXIX	D	SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Non-auto mode is required on 400kV Amargarh-Wagoora ckt-1.	05/Apr/2022	09:00	08/Apr/2022	18:00		PLANNED	Approved	05-Apr-22	09:00	08-Apr-22	18:00			
421	RQ88946	OCC_193	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV URI_1(NH)-AMARGARH(NRSS XXIX) (NRSS XXIX) CKT-2	POWER GRID,N RSS XXIX	D	SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Non-auto mode is required on 400kV Uri1-Amargarh ckt-1.	01/Apr/2022	07:00	02/Apr/2022	18:00		PLANNED	Approved	01-Apr-22	07:00	02-Apr-22	18:00			
422	RQ88306	OCC_193	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-BABAI(RS) (NRSS36) CKT-1	POWER GRID,N RSS36	D	Auto Reclose off is required for OPGW rectification works under Fibre Optics Communication Package (Additional Requirement)	01/Apr/2022	08:00	30/Apr/2022	18:00		PLANNED	Approved	01-Apr-22	08:00	30-Apr-22	18:00			

423	RQ88211	OCC_193	apl_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MAHINDERG ARH(APL)- DHANODA(HV) (ATIL) CKT-1	ATIL	C	Continous shutdown required for Commissioning and Testing Activities of New 12 ohm Series Reactor for 400 KV MAHINDERGARH( APL)- DHANODA(HV) (ATIL) CKT-1.	01/Apr/2022	08:00	10/Apr/2022	18:00		PLANNED	Approved	01-Apr-22	08:00	10-Apr-22	18:00	HVDC Mundra Mahindergarh to be restricted to 1750 MW. ATC to be curtailed by 250 MW. In case of generation at APL, consent of Haryana & WRPC is required. Further, Line outage was already facilitated in Feb., ATIL may kindly clarify before facilitating s/d.
424	RQ88451	OCC_193	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)- DHURI(P) (PS) CKT-1	PSTCL	D	OPGW installation work	01/Apr/2022	07:00	30/Apr/2022	19:00	Only autoclosure will be disabled. Line will be in sevice	PLANNED	Approved	01-Apr-22	07:00	30-Apr-22	19:00	
425	RQ88452	OCC_193	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)- DHURI(P) (PS) CKT-2	PSTCL	D	OPGW installation work	01/Apr/2022	07:00	30/Apr/2022	19:00	Only autoclosure will be disabled. Line will be in sevice	PLANNED	Approved	01-Apr-22	07:00	30-Apr-22	19:00	
426	RQ88857	OCC_193	koteshwar_sd	BUS	400KV BUS 1 AT KOTESWAR(T H)	THDC	D	Testing of Bus Bar Protection	30/Apr/2022	09:00	30/Apr/2022	14:00		PLANNED	Approved	30-Apr-22	09:00	30-Apr-22	14:00	
427	RQ88858	OCC_193	koteshwar_sd	BUS	400KV BUS 2 AT KOTESWAR(T H)	THDC	D	Testing of Bus Bar Protection,Maintenance of Bus etc	30/Apr/2022	09:00	30/Apr/2022	14:00		PLANNED	Approved	30-Apr-22	09:00	30-Apr-22	14:00	
428	RQ88859	OCC_193	koteshwar_sd	BUS	400KV BUS 3 AT KOTESWAR(T H)	THDC	D	Testing of Bus Bar Protection,Maintenance of Bus etc	30/Apr/2022	09:00	30/Apr/2022	14:00		PLANNED	Approved	30-Apr-22	09:00	30-Apr-22	14:00	
429	RQ88860	OCC_193	koteshwar_sd	BUS	400KV BUS 4 AT KOTESWAR(T H)	THDC	D	Testing of Bus Bar Protection,Maintenance of Bus etc	30/Apr/2022	09:00	30/Apr/2022	14:00		PLANNED	Approved	30-Apr-22	09:00	30-Apr-22	14:00	

430	RQ88551	OCC_193	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 1	PKTSL	D	Jumpering works from Bus-I & bus-bar stability for associated line bays for Bikaner-II-Khetri and Khetri-Bhiwadi TL - Construction work by Bikaner-II-Bhiwadi Transco Ltd.	29/Apr/2022	08:00	30/Apr/2022	18:00		PLANNED	Approved	29-Apr-22	08:00	30-Apr-22	18:00	
431	RQ88554	OCC_193	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 2	PKTSL	D	Jumpering works from Bus-II & Bus-bar stability for associated line bays for Bikaner-II-Khetri and Khetri-Bhiwadi TL - Construction work by Bikaner-II-Bhiwadi Transco Ltd.	27/Apr/2022	08:00	28/Apr/2022	18:00		PLANNED	Approved	27-Apr-22	08:00	28-Apr-22	18:00	
432	RQ88553	OCC_193	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 2	PKTSL	D	Jumpering works from Bus-II to associated line bay 412 & Bus-bar stability for Bikaner-II-Khetri - Construction work by Bikaner-II-Bhiwadi Transco Ltd.	26/Apr/2022	08:00	26/Apr/2022	18:00		PLANNED	Approved	26-Apr-22	08:00	26-Apr-22	18:00	
433	RQ88552	OCC_193	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 2	PKTSL	D	Isolator Alignment & IPS Tube Erection in 400 kV Spare bay 412 for Bikaner-II-Khetri line - Construction work by Bikaner-II-Bhiwadi Transco Ltd.	15/Apr/2022	08:00	16/Apr/2022	18:00		PLANNED	Approved	15-Apr-22	08:00	16-Apr-22	18:00	
434	RQ88760	OCC_193	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(P G)	POWER GRID	D	For new Busbar Protection testing	28/Apr/2022	08:00	28/Apr/2022	18:00		PLANNED	Approved	28-Apr-22	08:00	28-Apr-22	18:00	
435	RQ88759	OCC_193	cpcc1_sd	BUS	400KV BUS 3 AT MANDOLA(P G)	POWER GRID	D	For new Busbar Protection testing	27/Apr/2022	08:00	27/Apr/2022	18:00		PLANNED	Approved	27-Apr-22	08:00	27-Apr-22	18:00	

436	RQ88570	OCC_193	cpcc1_sd	BUS	400KV BUS 2 AT NEEMRANA(PG)	POWER GRID	D	For erection work under SS extension package SS01	27/Apr/2022	08:00	28/Apr/2022	18:00		PLANNED	Approved	27-Apr-22	08:00	28-Apr-22	18:00	
437	RQ88758	OCC_193	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)	POWER GRID	D	For new Busbar Protection testing	26/Apr/2022	08:00	26/Apr/2022	18:00		PLANNED	Approved	26-Apr-22	08:00	26-Apr-22	18:00	
438	RQ88572	OCC_193	cpcc1_sd	BUS	400KV BUS 2 AT BALLABHGARH(PG)	POWER GRID	D	For Bus Bar protection retrofitment work.	26/Apr/2022	08:00	26/Apr/2022	18:00		PLANNED	Approved	26-Apr-22	08:00	26-Apr-22	18:00	
439	RQ88574	OCC_193	cpcc1_sd	BUS	400KV BUS 4 AT BALLABHGARH(PG)	POWER GRID	D	For Bus Bar protection retrofitment work.	26/Apr/2022	08:00	26/Apr/2022	18:00		PLANNED	Approved	26-Apr-22	08:00	26-Apr-22	18:00	
440	RQ88757	OCC_193	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)	POWER GRID	D	For new Busbar Protection testing	25/Apr/2022	08:00	25/Apr/2022	18:00		PLANNED	Approved	25-Apr-22	08:00	25-Apr-22	18:00	
441	RQ88569	OCC_193	cpcc1_sd	BUS	400KV BUS 1 AT NEEMRANA(PG)	POWER GRID	D	For erection work under SS extension package SS01	25/Apr/2022	08:00	26/Apr/2022	18:00		PLANNED	Approved	25-Apr-22	08:00	26-Apr-22	18:00	
442	RQ88571	OCC_193	cpcc1_sd	BUS	400KV BUS 1 AT BALLABHGARH(PG)	POWER GRID	D	For Bus Bar protection retrofitment work.	25/Apr/2022	08:00	25/Apr/2022	18:00		PLANNED	Approved	25-Apr-22	08:00	25-Apr-22	18:00	
443	RQ88573	OCC_193	cpcc1_sd	BUS	400KV BUS 3 AT BALLABHGARH(PG)	POWER GRID	D	For Bus Bar protection retrofitment work.	25/Apr/2022	08:00	25/Apr/2022	18:00		PLANNED	Approved	25-Apr-22	08:00	25-Apr-22	18:00	
444	RQ88591	OCC_193	cpcc1_sd	BUS	400KV BUS 2 AT BHIWANI(PG)	POWER GRID	D	For Isolator Finger replacement for upgradation from 2000A to 3000A	24/Apr/2022	08:00	26/Apr/2022	18:00		PLANNED	Approved	24-Apr-22	08:00	26-Apr-22	18:00	
445	RQ88556	OCC_193	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 2	POWER GRID	C	For NEW 220 KV SLAOR BAYS/ICT IN PHASE -2	23/Apr/2022	17:00	24/Apr/2022	05:00		PLANNED	Approved	23-Apr-22	17:00	24-Apr-22	05:00	
446	RQ88590	OCC_193	cpcc1_sd	BUS	400KV BUS 2 AT BHIWANI(PG)	POWER GRID	D	For commissioning of Bus Splitting Scheme	21/Apr/2022	08:00	23/Apr/2022	18:00		PLANNED	Approved	21-Apr-22	08:00	23-Apr-22	18:00	
447	RQ88568	OCC_193	cpcc1_sd	BUS	400KV BUS 4 AT JHATIKARA(PG)	POWER GRID	D	AMP WORK	20/Apr/2022	08:00	20/Apr/2022	18:00		PLANNED	Approved	20-Apr-22	08:00	20-Apr-22	18:00	
448	RQ88567	OCC_193	cpcc1_sd	BUS	400KV BUS 3 AT JHATIKARA(PG)	POWER GRID	D	AMP WORK	19/Apr/2022	08:00	19/Apr/2022	18:00		PLANNED	Approved	19-Apr-22	08:00	19-Apr-22	18:00	

449	RQ88589	OCC_193	cpcc1_sd	BUS	400KV BUS 1 AT BHIWANI(PG)	POWER GRID	D	For commissioning of Bus Splitting Scheme	18/Apr/2022	08:00	20/Apr/2022	18:00		PLANNED	Approved	18-Apr-22	08:00	20-Apr-22	18:00	
450	RQ88576	OCC_193	cpcc1_sd	BUS	400KV BUS 2 AT MAHARANIB AGH(PG)	POWER GRID	C	Connection of Existing Bus Bar with new installed Bus Bar for charging of 125 MVA newly commissioned reactor.	17/Apr/2022	08:00	19/Apr/2022	18:00		PLANNED	Approved	16-Apr-22	08:00	18-Apr-22	18:00	
451	RQ88566	OCC_193	cpcc1_sd	BUS	400KV BUS 2 AT JHATIKARA(PG)	POWER GRID	D	AMP WORK	16/Apr/2022	08:00	16/Apr/2022	18:00		PLANNED	Approved	16-Apr-22	08:00	16-Apr-22	18:00	
452	RQ88565	OCC_193	cpcc1_sd	BUS	400KV BUS 1 AT JHATIKARA(PG)	POWER GRID	D	AMP WORK	15/Apr/2022	08:00	15/Apr/2022	18:00		PLANNED	Approved	15-Apr-22	08:00	15-Apr-22	18:00	
453	RQ88575	OCC_193	cpcc1_sd	BUS	400KV BUS 1 AT MAHARANIB AGH(PG)	POWER GRID	C	Connection of Existing Bus Bar with new installed Bus Bar for charging of 125 MVA newly commissioned reactor.	14/Apr/2022	08:00	16/Apr/2022	18:00		PLANNED	Approved	23-Apr-22	08:00	25-Apr-22	18:00	
454	RQ88588	OCC_193	cpcc1_sd	BUS	400KV BUS 2 AT BHIWANI(PG)	POWER GRID	C	For Intallation of CVT and Bus Bypass Isolator under Bus Splitting Scheme	14/Apr/2022	08:00	17/Apr/2022	18:00		PLANNED	Approved	14-Apr-22	08:00	17-Apr-22	18:00	
455	RQ88761	OCC_193	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)	POWER GRID	D	AMP WORK	12/Apr/2022	08:00	12/Apr/2022	18:00		PLANNED	Approved	12-Apr-22	08:00	12-Apr-22	18:00	
456	RQ88894	OCC_193	cpcc2_sd	BUS	400KV BUS 2 AT CHAMBA(PG)	POWER GRID	C	For Interconnection of Bus Bar for construction of new 400KV 125MVAR Bus Reactor bay(408) & 02 No Line bays. 400KV Lahal 1 Bay (409) & 400KV Lahal 2 Bay(410).	10/Apr/2022	09:00	12/Apr/2022	18:00		PLANNED	Approved	10-Apr-22	09:00	12-Apr-22	18:00	



457	RQ88587	OCC_193	cpcc1_sd	BUS	400KV BUS 1 AT BHIWANI(PG)	POWER GRID	C	For Intallation of CVT and Bus Bypass Isolator under Bus Splitting Scheme	10/Apr/2022	08:00	13/Apr/2022	18:00		PLANNED	Approved	10-Apr-22	08:00	13-Apr-22	18:00	
458	RQ88555	OCC_193	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 1	POWER GRID	C	For NEW 220 KV SLAOR BAYS/ICT IN PHASE -2	08/Apr/2022	17:00	09/Apr/2022	05:00		PLANNED	Approved	08-Apr-22	17:00	09-Apr-22	05:00	
459	RQ88762	OCC_193	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)	POWER GRID	D	AMP WORK	08/Apr/2022	08:00	08/Apr/2022	18:00		PLANNED	Approved	08-Apr-22	08:00	08-Apr-22	18:00	
460	RQ88893	OCC_193	cpcc2_sd	BUS	400KV BUS 1 AT CHAMBA(PG)	POWER GRID	C	For Interconnection of Bus Bar for construction of new 400KV 125MVAR Bus Reactor bay(408) & 02 No Line bays. 400KV Lahal 1 Bay (409) & 400KV Lahal 2 Bay(410).	06/Apr/2022	09:00	08/Apr/2022	18:00		PLANNED	Approved	06-Apr-22	09:00	08-Apr-22	18:00	
461	RQ88279	OCC_193	cpcc3_sd	BUS	400KV BUS 2 AT KANPUR_GIS(PG)	POWER GRID	C	Extension of 400KV Existing Bus -2 with GE (GIS) by bus coupling module for commissioning of 400KV Ghatampur line-2 & ICT 3 (Future ) by M/s GE T & D Ltd.	05/Apr/2022	08:00	08/Apr/2022	18:00	Shutdown requested from 28.03.2022 to 31.03.2022	PLANNED	Approved	24-Mar-22	08:00	27-Mar-22	18:00	
462	RQ88579	OCC_193	cpcc1_sd	BUS	400 KV BIKANER(PG) - BUS 2	POWER GRID	C	FOR PEAK ERECTION WORK	04/Apr/2022	18:00	11/Apr/2022	04:00	from 1800 hrs to 0400 hrs daily Basis.	PLANNED	Approved	04-Apr-22	18:00	11-Apr-22	04:00	
463	RQ88892	OCC_193	cpcc2_sd	BUS	400KV BUS 2 AT CHAMBA(PG)	POWER GRID	D	For HV testing of Bus Bar for construction of new 400KV 125MVAR Bus Reactor bay(408) & 02 No Line bays. 400KV Lahal 1 Bay (409) & 400KV Lahal 2 Bay(410).	04/Apr/2022	09:00	04/Apr/2022	18:00		PLANNED	Approved	04-Apr-22	09:00	04-Apr-22	18:00	

464	RQ88891	OCC_193	cpcc2_sd	BUS	400KV BUS 1 AT CHAMBA(PG)	POWER GRID	D	For HV testing of Bus Bar for construction of new 400KV 125MVAR Bus Reactor bay(408) & 02 No Line bays. 400KV Lahal 1 Bay (409) & 400KV Lahal 2 Bay(410).	03/Apr/2022	09:00	03/Apr/2022	18:00		PLANNED	Approved	03-Apr-22	09:00	03-Apr-22	18:00	
465	RQ88562	OCC_193	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 2	POWER GRID	D	For 400/220 kv ICT 2 and ICT 3 charging	02/Apr/2022	16:00	02/Apr/2022	23:00		PLANNED	Approved	02-Apr-22	16:00	02-Apr-22	23:00	
466	RQ88561	OCC_193	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 1	POWER GRID	D	For 400/220 kv ICT 2 and ICT 3 charging	01/Apr/2022	16:00	01/Apr/2022	23:00		PLANNED	Approved	01-Apr-22	16:00	01-Apr-22	23:00	
467	RQ88278	OCC_193	cpcc3_sd	BUS	400KV BUS 1 AT KANPUR_GIS(PG)	POWER GRID	C	Extension of 400KV Existing Bus -1 with GE (GIS) by bus coupling module for commissioning of 400KV Ghatampur line-2 & ICT 3 (Future ) by M/s GE T & D Ltd.	01/Apr/2022	08:00	04/Apr/2022	18:00	Shutdown requested from 24.03.2022 to 27.03.2022	PLANNED	Approved	01-Apr-22	08:00	04-Apr-22	18:00	
468	RQ88432	OCC_193	slcpcps_sd	BUS	400KV BUS 2 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of upper clamp and connectors of isolator of Bus Bar-2	28/Apr/2022	08:00	28/Apr/2022	18:00		PLANNED	Approved	28-Apr-22	08:00	28-Apr-22	18:00	
469	RQ88431	OCC_193	slcpcps_sd	BUS	400KV BUS 1 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of upper clamp and connectors of isolator of Bus Bar-1	21/Apr/2022	08:00	21/Apr/2022	18:00		PLANNED	Approved	21-Apr-22	08:00	21-Apr-22	18:00	
470	RQ87935	OCC_193	stuup_sd	BUS	400KV BUS 1 AT SULTANPUR(UP)	UPPTCL	C	Overhauling of Pantograph isolator of bus coupler under bus A	26/Apr/2022	10:00	30/Apr/2022	18:00		PLANNED	Approved	26-Apr-22	10:00	30-Apr-22	18:00	
471	RQ87945	OCC_193	stuup_sd	BUS	400KV BUS 2 AT BARA(UP)	UPPTCL	D	Jumpering work for new 1500MVA ICT-2 bay at 765kV Bara TPS site	23/Apr/2022	07:00	23/Apr/2022	19:00		PLANNED	Approved	23-Apr-22	07:00	23-Apr-22	19:00	

472	RQ87944	OCC_193	stuup_sd	BUS	400KV BUS 1 AT BARA(UP)	UPPTCL	D	Jumpering work for new 1500MVA ICT-2 bay at 765kV Bara TPS site	22/Apr/2022	07:00	22/Apr/2022	19:00		PLANNED	Approved	22-Apr-22	07:00	22-Apr-22	19:00	
473	RQ87936	OCC_193	stuup_sd	BUS	400KV BUS 2 AT SULTANPUR(UP)	UPPTCL	C	Overhauling of Pantograph isolator of bus coupler under bus B	21/Apr/2022	10:00	25/Apr/2022	18:00		PLANNED	Approved	21-Apr-22	10:00	25-Apr-22	18:00	
474	RQ88108	OCC_193	stuup_sd	BUS	400KV BUS 2 AT ORAI(UP)	UPPTCL	D	bus bar tightening and relay testing work	19/Apr/2022	09:00	19/Apr/2022	18:30		PLANNED	Approved	19-Apr-22	09:00	19-Apr-22	18:30	
475	RQ88035	OCC_193	stuup_sd	BUS	400KV BUS 1 AT ANPARA(UP)	UPPTCL	D	For replacement of Scissor assembly of pentograph isolator of Sarnath Circuit -(L-3) & Generator-3	11/Apr/2022	08:00	11/Apr/2022	22:00	Bus-I will be put on shutdown after shifting the loads on Bus II. whereas sarnath circuit-(L-3) will remain in service through transfer breaker.	PLANNED	Approved	11-Apr-22	08:00	11-Apr-22	22:00	
476	RQ87869	OCC_193	slidchr_sd	BUS	400KV BUS 1 AT DAULATABAD (HV)	HVPNL	D	For replacement of existing DBR type isolator set with HDB type isolator set	20/Apr/2022	10:00	20/Apr/2022	17:00		PLANNED	Approved	20-Apr-22	10:00	20-Apr-22	17:00	
477	RQ87870	OCC_193	slidchr_sd	BUS	400KV BUS 2 AT DAULATABAD (HV)	HVPNL	D	For replacement of existing DBR type isolator set with HDB type isolator set	19/Apr/2022	10:00	19/Apr/2022	17:00		PLANNED	Approved	19-Apr-22	10:00	19-Apr-22	17:00	
478	RQ87867	OCC_193	slidchr_sd	BUS	400KV BUS 1 AT DAULATABAD (HV)	HVPNL	D	For replacement of existing DBR type isolator set with HDB type isolator set	14/Apr/2022	10:00	14/Apr/2022	17:00		PLANNED	Approved	14-Apr-22	10:00	14-Apr-22	17:00	
479	RQ87889	OCC_193	slidchr_sd	BUS	400KV BUS 2 AT KABULPUR(HV)	HVPNL	D	Shutdown nature defects rectification/Preventive maintenance	14/Apr/2022	09:00	14/Apr/2022	17:00		PLANNED	Approved	14-Apr-22	09:00	14-Apr-22	17:00	

480	RQ87868	OCC_193	slchr_sd	BUS	400KV BUS 2 AT DAULATABAD (HV)	HVPNL	D	For replacement of existing DBR type isolator set with HDB type isolator set	13/Apr/2022	10:00	13/Apr/2022	17:00		PLANNED	Approved	13-Apr-22	10:00	13-Apr-22	17:00	
481	RQ87888	OCC_193	slchr_sd	BUS	400KV BUS 1 AT KABULPUR(HV)	HVPNL	D	Shutdown nature defects rectification/Preventive maintenance	11/Apr/2022	09:00	11/Apr/2022	17:00		PLANNED	Approved	11-Apr-22	09:00	11-Apr-22	17:00	
482	RQ87874	OCC_193	slchr_sd	BUS	400KV BUS 2 AT DAULATABAD (HV)	HVPNL	D	For testing of master control unit (MCU), testing of bus bar protection with Bus-2 (The sd earlier stand approved in the Feb-22 but due to non-availability of Siemens engr, the same has been rescheduled)	07/Apr/2022	10:00	07/Apr/2022	17:00		PLANNED	Approved	07-Apr-22	10:00	07-Apr-22	17:00	
483	RQ87872	OCC_193	slchr_sd	BUS	400KV BUS 2 AT DAULATABAD (HV)	HVPNL	D	For testing of master control unit (MCU), testing of bus bar protection with Bus-2 (The sd earlier stand approved in the Feb-22 but due to non-availability of Siemens engr, the same has been rescheduled)	06/Apr/2022	10:00	06/Apr/2022	17:00		PLANNED	Approved	06-Apr-22	10:00	06-Apr-22	17:00	
484	RQ87877	OCC_193	slchr_sd	BUS	400KV BUS 1 AT DAULATABAD (HV)	HVPNL	D	For testing of master control unit (MCU), testing of bus bar protection with Bus-1 (The sd earlier stand approved in the Feb-22 but due to non-availability of Siemens engr, the same has been rescheduled)	05/Apr/2022	10:00	05/Apr/2022	17:00		PLANNED	Approved	05-Apr-22	10:00	05-Apr-22	17:00	

485	RQ87876	OCC_193	slchr_sd	BUS	400KV BUS 1 AT DAULATABAD (HV)	HVPNL	D	For testing of master control unit (MCU), testing of bus bar protection with Bus-1 (The sd earlier stand approved in the Feb-22 but due to non-availability of Siemens engr, the same has been rescheduled)	04/Apr/2022	10:00	04/Apr/2022	17:00		PLANNED	Approved	04-Apr-22	10:00	04-Apr-22	17:00	
486	RQ87875	OCC_193	slchr_sd	BUS	400KV BUS 1 AT DAULATABAD (HV)	HVPNL	D	For testing of master control unit (MCU), testing of bus bar protection with Bus-1 (The sd earlier stand approved in the Feb-22 but due to non-availability of Siemens engr, the same has been rescheduled)	03/Apr/2022	10:00	03/Apr/2022	17:00		PLANNED	Approved	03-Apr-22	10:00	03-Apr-22	17:00	
487	RQ87873	OCC_193	slchr_sd	BUS	400KV BUS 1 AT DAULATABAD (HV)	HVPNL	D	For testing of master control unit (MCU), testing of bus bar protection with Bus-1 (The sd earlier stand approved in the Feb-22 but due to non-availability of Siemens engr, the same has been rescheduled)	02/Apr/2022	10:00	02/Apr/2022	17:00		PLANNED	Approved	02-Apr-22	10:00	02-Apr-22	17:00	

488	RQ87871	OCC_193	slcdchr_sd	BUS	400KV BUS 1 AT DAULATABAD (HV)	HVPNL	D	For testing of master control unit (MCU), testing of bus bar protection with Bus-1 (The sd earlier stand approved in the Feb-22 but due to non-availability of Siemens engr, the same has been rescheduled)	01/Apr/2022	10:00	01/Apr/2022	17:00		PLANNED	Approved	01-Apr-22	10:00	01-Apr-22	17:00	
489	RQ88536	OCC_193	slcdcrs_sd	BUS	400KV BUS 2 AT JODHPUR(RS)	RRVPNL	D	To replace remaining damaged 400 kV Post Insulator	20/Apr/2022	08:00	21/Apr/2022	18:00		PLANNED	Approved	20-Apr-22	08:00	21-Apr-22	18:00	
490	RQ88541	OCC_193	slcdcrs_sd	BUS	400KV BUS 2 AT HINDAUN(RS)	RRVPNL	D	Half yearly Maintance work	19/Apr/2022	08:00	19/Apr/2022	18:00		PLANNED	Approved	19-Apr-22	08:00	19-Apr-22	18:00	
491	RQ88643	OCC_193	slcdcrs_sd	BUS	400KV BUS 1 AT JODHPUR(RS)	RRVPNL	D	To replace remaining damaged 400 kV Post Insulator	18/Apr/2022	08:00	19/Apr/2022	18:00		PLANNED	Approved	18-Apr-22	08:00	19-Apr-22	18:00	
492	RQ88540	OCC_193	slcdcrs_sd	BUS	400KV BUS 1 AT HINDAUN(RS)	RRVPNL	D	Half yearly Maintance work	18/Apr/2022	08:00	18/Apr/2022	18:00		PLANNED	Approved	18-Apr-22	08:00	18-Apr-22	18:00	
493	RQ88543	OCC_193	slcdcrs_sd	BUS	400KV BUS 2 AT RAMGARH(RS)	RRVPNL	D	Quarterly Maintenance	16/Apr/2022	08:00	16/Apr/2022	18:00		PLANNED	Approved	16-Apr-22	08:00	16-Apr-22	18:00	
494	RQ88542	OCC_193	slcdcrs_sd	BUS	400KV BUS 1 AT RAMGARH(RS)	RRVPNL	D	Quarterly Maintenance	14/Apr/2022	08:00	14/Apr/2022	18:00		PLANNED	Approved	14-Apr-22	08:00	14-Apr-22	18:00	
495	RQ88539	OCC_193	slcdcrs_sd	BUS	400KV BUS 1 AT BIKANER(RS)	RRVPNL	D	Routine Maintenance	12/Apr/2022	08:00	12/Apr/2022	18:00		PLANNED	Approved	12-Apr-22	08:00	12-Apr-22	18:00	
496	RQ88293	OCC_193	indigrid_sd	BUS	400 KV SOHNA ROAD (GPTL) - BUS 2	GPTL	D	AMP Works	18/Apr/2022	08:00	18/Apr/2022	20:00	Annual Maintenance Works	PLANNED	Approved	18-Apr-22	08:00	18-Apr-22	20:00	
497	RQ88292	OCC_193	indigrid_sd	BUS	400 KV SOHNA ROAD (GPTL) - BUS 1	GPTL	D	AMP Works	16/Apr/2022	08:00	16/Apr/2022	20:00	Annual Maintenance Works	PLANNED	Approved	16-Apr-22	08:00	16-Apr-22	20:00	

498	RQ88538	OCC_193	sldcrs_sd	BUS	400KV BUS 2 AT KAWAI SCTPS(APR)	APRL	D	Annual maintenance of 400 KV Bus connecting isolators	11/Apr/2022	08:00	12/Apr/2022	18:00		PLANNED	Approved	11-Apr-22	08:00	12-Apr-22	18:00	May be taken on daily basis.
499	RQ88537	OCC_193	sldcrs_sd	BUS	400KV BUS 1 AT KAWAI SCTPS(APR)	APRL	D	Annual maintenance of 400 KV Bus connecting isolators	08/Apr/2022	08:00	09/Apr/2022	18:00		PLANNED	Approved	08-Apr-22	08:00	09-Apr-22	18:00	May be taken on daily basis.
500	RQ87850	OCC_193	slchr_sd	BUS	400KV BUS 1 AT KHEDAR(HPG )	HPGCL	D	Gen mtc and setting of bus pentagraph isolators	07/Apr/2022	09:00	07/Apr/2022	18:00		PLANNED	Approved	07-Apr-22	09:00	07-Apr-22	18:00	
501	RQ88417	OCC_193	slchr_sd	BUS	400KV BUS 1 AT KHEDAR(HPG )	HPGCL	D	For gen mtc and setting of bus pentagraph isolators	07/Apr/2022	09:00	07/Apr/2022	18:00		PLANNED	Approved	07-Apr-22	09:00	07-Apr-22	18:00	
502	RQ87849	OCC_193	slchr_sd	BUS	400KV BUS 1 AT KHEDAR(HPG )	HPGCL	D	Gen mtc and setting of bus pentagraph isolators	06/Apr/2022	09:00	06/Apr/2022	18:00		PLANNED	Approved	06-Apr-22	09:00	06-Apr-22	18:00	
503	RQ88416	OCC_193	slchr_sd	BUS	400KV BUS 1 AT KHEDAR(HPG )	HPGCL	D	For gen mtc and setting of bus pentagraph isolators	06/Apr/2022	09:00	06/Apr/2022	18:00		PLANNED	Approved	06-Apr-22	09:00	06-Apr-22	18:00	
504	RQ87848	OCC_193	slchr_sd	BUS	400KV BUS 1 AT KHEDAR(HPG )	HPGCL	D	Gen mtc and setting of bus pentagraph isolators	05/Apr/2022	09:00	05/Apr/2022	18:00		PLANNED	Approved	05-Apr-22	09:00	05-Apr-22	18:00	
505	RQ88415	OCC_193	slchr_sd	BUS	400KV BUS 1 AT KHEDAR(HPG )	HPGCL	D	For gen mtc and setting of bus pentagraph isolators	05/Apr/2022	09:00	05/Apr/2022	18:00		PLANNED	Approved	05-Apr-22	09:00	05-Apr-22	18:00	
506	RQ87847	OCC_193	slchr_sd	BUS	400KV BUS 1 AT KHEDAR(HPG )	HPGCL	D	Gen mtc and setting of bus pentagraph isolators	04/Apr/2022	09:00	04/Apr/2022	18:00		PLANNED	Approved	04-Apr-22	09:00	04-Apr-22	18:00	
507	RQ88414	OCC_193	slchr_sd	BUS	400KV BUS 1 AT KHEDAR(HPG )	HPGCL	D	For gen mtc and setting of bus pentagraph isolators	01/Apr/2022	09:00	30/Apr/2022	18:00		PLANNED	Approved	01-Apr-22	09:00	30-Apr-22	18:00	

508	RQ88673	OCC_193	meja_sd	BUS	400KV BUS 2 AT MEJA TPS(MUN)	MUNPL	C	Replacement of expansion type clamps in bus bar at 04 no. place and studs of Bus isolator of 7 nos bays	01/Apr/2022	08:00	07/Apr/2022	18:00	All th lines/ICT/BR connected to Bus-2 shall remain charged through their tie breaker	PLANNED	Approved	01-Apr-22	08:00	07-Apr-22	18:00	
509	RQ88780	OCC_193	cpcc1_sd	LINE REACTOR	80 MVAR NON-SWITCHABLE LR ON KANPUR-BALLABHGARH (PG) CKT-1 @BALLABHG ARH(PG)	POWER GRID	D	FOR AIRCEL REPLACEMENT WORK.	03/Apr/2022	08:00	03/Apr/2022	18:00		PLANNED	Approved	03-Apr-22	08:00	03-Apr-22	18:00	
510	RQ88777	OCC_193	cpcc1_sd	BR/BSR /MSC/ MSR	50 MVAR BUS REACTOR NO 1 AT 400KV HISSAR(PG)	POWER GRID	D	CONFIRMATORY C&TANDELTA TEST OF BUSHING	29/Apr/2022	09:00	29/Apr/2022	14:00		PLANNED	Approved	29-Apr-22	09:00	29-Apr-22	14:00	
511	RQ88798	OCC_193	cpcc1_sd	BR/BSR /MSC/ MSR	125 MVAR BUS REACTOR NO 2 AT 400KV MANESAR(PG)	POWER GRID	D	TESTING/VALIDATION OF OPERATIONS AFTER SCADA UPGRADATION WORK	28/Apr/2022	14:00	28/Apr/2022	15:00	BAY 409 ALONG WITH BUS REACTOR-2 GIS Mansar s/s	PLANNED	Approved	28-Apr-22	14:00	28-Apr-22	15:00	
512	RQ88797	OCC_193	cpcc1_sd	BR/BSR /MSC/ MSR	125 MVAR BUS REACTOR NO 1 AT 400KV MANESAR(PG)	POWER GRID	D	TESTING/VALIDATION OF OPERATIONS AFTER SCADA UPGRADATION WORK	28/Apr/2022	09:00	28/Apr/2022	10:00	BAY 405 ALONG WITH BUS REACTOR-1 GIS Mansar s/s	PLANNED	Approved	28-Apr-22	09:00	28-Apr-22	10:00	
513	RQ88774	OCC_193	cpcc1_sd	BR/BSR /MSC/ MSR	50 MVAR BUS REACTOR NO 2 AT 400KV SAHARANPUR (PG)	POWER GRID	D	For AMP work	24/Apr/2022	08:00	25/Apr/2022	18:00		PLANNED	Approved	24-Apr-22	08:00	25-Apr-22	18:00	
514	RQ88773	OCC_193	cpcc1_sd	BR/BSR /MSC/ MSR	50 MVAR BUS REACTOR NO 1 AT 400KV SAHARANPUR (PG)	POWER GRID	D	For AMP work	22/Apr/2022	08:00	23/Apr/2022	18:00		PLANNED	Approved	22-Apr-22	08:00	23-Apr-22	18:00	



515	RQ88772	OCC_193	cpcc1_sd	BR/BSR /MSC/ MSR	125 MVAR BUS REACTOR NO 1 AT 400KV CHITTORGAR H(PG)	POWER GRID	D	FOR AMP WORKS	19/Apr/2022	10:00	19/Apr/2022	14:00		PLANNED	Approved	19-Apr-22	10:00	19-Apr-22	14:00	
516	RQ88776	OCC_193	cpcc1_sd	BR/BSR /MSC/ MSR	125 MVAR BUS REACTOR NO 1 AT 400KV ROORKEE(PG)	POWER GRID	D	For AMP work	19/Apr/2022	08:00	19/Apr/2022	18:00		PLANNED	Approved	19-Apr-22	08:00	19-Apr-22	18:00	
517	RQ88864	OCC_193	cpcc2_sd	BR/BSR /MSC/ MSR	125 MVAR BUS REACTOR NO 2 AT 400 KV PATIALA(PG)	POWER GRID	D	For 06 Monthly checks after new commissioning of equipment.	12/Apr/2022	08:00	12/Apr/2022	18:00		PLANNED	Approved	12-Apr-22	08:00	12-Apr-22	18:00	
518	RQ88395	OCC_193	cpcc1_sd	BR/BSR /MSC/ MSR	125 MVAR BUS REACTOR NO 1 AT 400KV SONIPAT(PG)	POWER GRID	D	FOR RETROFITTING OF REF & DIFF RELAY AT SONIPAT SS	06/Apr/2022	08:00	06/Apr/2022	18:00		PLANNED	Approved	06-Apr-22	08:00	06-Apr-22	18:00	
519	RQ88865	OCC_193	cpcc2_sd	BR/BSR /MSC/ MSR	125 MVAR BUS REACTOR NO 2 AT 400 KV MOGA(PG)	POWER GRID	D	For replacement of 01 No. FO temperature-sensor .	04/Apr/2022	08:00	04/Apr/2022	18:00		PLANNED	Approved	04-Apr-22	08:00	04-Apr-22	18:00	
520	RQ88778	OCC_193	cpcc1_sd	BR/BSR /MSC/ MSR	225 MVAR BUS SERIES REACTOR NO 1 AT 400 KV MANDOLA(PG)	POWER GRID	D	M/s GE shall depute Engineers for change of orientation of GD as well as investigating the moisture ingress inside isolator MBs.	04/Apr/2022	08:00	04/Apr/2022	18:00		PLANNED	Approved	04-Apr-22	08:00	04-Apr-22	18:00	
521	RQ88779	OCC_193	cpcc1_sd	BR/BSR /MSC/ MSR	50 MVAR BUS REACTOR NO 1 AT 400KV MANDOLA(PG)	POWER GRID	D	FOR FINE TUNNING AND CT SAMPLING	02/Apr/2022	08:00	02/Apr/2022	18:00		PLANNED	Approved	02-Apr-22	08:00	02-Apr-22	18:00	

522	RQ88433	OCC_193	sldcps_sd	BR/BSR /MSC/ MSR	80 MVAR BUS REACTOR NO 1 AT 400KV MAKHU(P)	PSTCL	D	Cleaning and Recording of IR Values of Bay 415 CT's and CB cleaning of CTR Panel and Terminal tightening of Reactor MB, checking of HVWSS	26/Apr/2022	08:00	26/Apr/2022	18:00		PLANNED	Approved	26-Apr-22	08:00	26-Apr-22	18:00	
523	RQ88628	OCC_193	sldcrs_sd	BR/BSR /MSC/ MSR	63 MVAR BUS REACTOR NO 1 AT 400 KV KAWAI SCTPS(APR)	RRVPN L,APRL	C	Annual maintenance and testing of 63 MVAR Bus reactor#1	25/Apr/2022	08:00	26/Apr/2022	18:00		PLANNED	Approved	25-Apr-22	08:00	26-Apr-22	18:00	
524	RQ88771	OCC_193	cpcc1_sd	BR/BSR /MSC/ MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_II(PG)		D	CSD fine tuning work	22/Apr/2022	17:00	22/Apr/2022	23:00		PLANNED	Approved	22-Apr-22	17:00	22-Apr-22	23:00	
525	RQ88630	OCC_193	sldcrs_sd	BR/BSR /MSC/ MSR	125 MVAR BUS REACTOR NO 1 AT 400KV HINDAUN(RS)	RRVPN L	D	Half yearly Maintance work	20/Apr/2022	08:00	20/Apr/2022	18:00		PLANNED	Approved	20-Apr-22	08:00	20-Apr-22	18:00	
526	RQ88631	OCC_193	sldcrs_sd	BR/BSR /MSC/ MSR	125 MVAR BUS REACTOR NO 1 AT 400KV RAMGARH(RS)	RRVPN L	D	Quarterly Maintenance	18/Apr/2022	08:00	18/Apr/2022	18:00		PLANNED	Approved	18-Apr-22	08:00	18-Apr-22	18:00	
527	RQ88629	OCC_193	sldcrs_sd	BR/BSR /MSC/ MSR	125 MVAR BUS REACTOR NO 2 AT 400KV BIKANER(RS)	RRVPN L	D	Routine Maintenance	18/Apr/2022	08:00	18/Apr/2022	18:00		PLANNED	Approved	18-Apr-22	08:00	18-Apr-22	18:00	
528	RQ88627	OCC_193	sldcrs_sd	BR/BSR /MSC/ MSR	50 MVAR BUS REACTOR NO 1 AT 400KV BHILWARA(RS)	RRVPN L	D	Routine maintenance of 400 KV 50MVAR BUS REACTOR BAY (4452A)& ASSOCIATED BAY EQUIPMENTS	06/Apr/2022	08:00	06/Apr/2022	18:00		PLANNED	Approved	06-Apr-22	08:00	06-Apr-22	18:00	

529	RQ87903	OCC_193	sldcuk_sd	BR/BSR/MSR	80 MVAR BUS REACTOR NO 1 AT 400 KV SRINAGAR(UK)	PTCUL	D	for scheduled preventive maintenance	18/Apr/2022	10:00	18/Apr/2022	14:00		PLANNED	Approved	18-Apr-22	10:00	18-Apr-22	14:00	
530	RQ88281	OCC_193	indigrid_sd	BR/BSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV SOHNA ROAD (GPTL)	GPTL	D	AMP Works	04/Apr/2022	08:00	04/Apr/2022	20:00	Annual Maintenance Works	PLANNED	Approved	04-Apr-22	08:00	04-Apr-22	20:00	
531	RQ87934	OCC_193	stuup_sd	BR/BSR/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV BAREILLY(UP)	UPPTCL	C	Transfer bus will be used for energisation of 400kv bareilly-unnao ckt II , there is no separate bay for bus reactor	01/Apr/2022	08:00	21/Apr/2022	18:00		PLANNED	Approved	01-Apr-22	08:00	21-Apr-22	18:00	
532	RQ88676	OCC_193	sldcrs_sd	BAY	408-52T TIE BAY - 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1 (RRVPNL) AND 400 KV ANTA-CHHABRA SCTPS (RS) CKT-2 AT 400 KV ANTA(RS) (RRVPNL)	RRVPNL	D	FOR Quarterly maintenance	29/Apr/2022	08:00	29/Apr/2022	18:00		PLANNED	Approved	29-Apr-22	08:00	29-Apr-22	18:00	
533	RQ88684	OCC_193	sldcrs_sd	BAY	40852T TIE BAY - 400KV PHAGI-HEERAPURA (RS) CKT-1 AND 400KV PHAGI-AJMER (RS) CKT-2 AT PHAGI(RS)	RRVPNL	D	1.Measurement of tan-delta of CTs 2. Maintenance of CB & CTs. 3. Tightening of clamps & connectors of Isolators, CB & CTs.	28/Apr/2022	08:00	28/Apr/2022	18:00		PLANNED	Approved	28-Apr-22	08:00	28-Apr-22	18:00	

534	RQ88078	OCC_193	slcdcrs_sd	BAY	40752T TIE BAY - 765/400KV 1500 MVA ICT 1 AT PHAGI(RS) AND 400KV PHAGI-HEERAPURA (RS) CKT-2	RRVPNL	D	1. To check the open / close time of CB. 2. Measurement of Tan-delta of CTs. 3. Maintenance of CB & CTs. 4. Tightening of clamps & connectors.	26/Apr/2022	09:00	26/Apr/2022	18:00		PLANNED	Approved	26-Apr-22	09:00	26-Apr-22	18:00	
535	RQ88075	OCC_193	slcdcrs_sd	BAY	406-52T TIE BAY - 400 KV ANTA-CHHABRA SCTPS (RS) CKT-1 (RRVPNL) AND 765/400 KV 1500 MVA ICT 1 AT ANTA(RS) AT 400 KV ANTA(RS) (RRVPNL)	RRVPNL	D	FOR Quarterly maintenance	25/Apr/2022	10:00	25/Apr/2022	16:00		PLANNED	Approved	25-Apr-22	10:00	25-Apr-22	16:00	
536	RQ88682	OCC_193	slcdcrs_sd	BAY	40452T TIE BAY - 400KV BASSI(PG)-PHAGI(RS) (PG) CKT-2 AND FUTURE AT PHAGI(RS)	RRVPNL	D	(1) To measure the operation timings of CB. (2) Measurement of Tan-delta of CTS (3) Tightening of clamps & connectors.	22/Apr/2022	08:00	22/Apr/2022	18:00		PLANNED	Approved	22-Apr-22	08:00	22-Apr-22	18:00	
537	RQ88677	OCC_193	slcdcrs_sd	BAY	404-52T TIE BAY - 400 KV ANTA-KALISINDH (RS) CKT-1 (RRVPNL) AND FUTURE AT 400 KV ANTA(RS) (RRVPNL)	RRVPNL	D	FOR Quarterly maintenance	22/Apr/2022	08:00	22/Apr/2022	18:00		PLANNED	Approved	22-Apr-22	08:00	22-Apr-22	18:00	

538	RQ88683	OCC_193	sldcrs_sd	BAY	40552T TIE BAY - 400KV BASSI(PG)-PHAGI(RS) (PG) CKT-1 AND FUTURE AT PHAGI(RS)	RRVPN L	D	(1) To measure the operation timings of CB. (2) Measurement of Tan-delta of CTS (3) Tightening of clamps & connectors.	20/Apr/2022	08:00	20/Apr/2022	18:00		PLANNED	Approved	20-Apr-22	08:00	20-Apr-22	18:00	
539	RQ88679	OCC_193	sldcrs_sd	BAY	403-52T TIE BAY - 400 KV ANTA-KALISINDH (RS) CKT-2 (RRVPNL) AND FUTURE AT 400 KV ANTA(RS) (RRVPNL)	RRVPN L	D	FOR Quarterly maintenance	19/Apr/2022	08:00	19/Apr/2022	18:00		PLANNED	Approved	19-Apr-22	08:00	19-Apr-22	18:00	
540	RQ88077	OCC_193	sldcrs_sd	BAY	411-52T TIE BAY - 765/400 KV 1500 MVA ICT 3 AT ANTA(RS) AND FUTURE AT 400 KV ANTA(RS)	RRVPN L	D	FOR Quarterly maintenance of 400 KV Anta - kawai sapre bay	18/Apr/2022	10:00	18/Apr/2022	16:00		PLANNED	Approved	18-Apr-22	10:00	18-Apr-22	16:00	
541	RQ88076	OCC_193	sldcrs_sd	BAY	411-52 D MAIN BAY - 400KV BUS 2 AT ANTA(RS) AND FUTURE AT 400 KV ANTA(RS)	RRVPN L	D	FOR Quarterly maintenance of 400 KV Anta - kawai sapre bay	18/Apr/2022	10:00	18/Apr/2022	16:00		PLANNED	Approved	18-Apr-22	10:00	18-Apr-22	16:00	
542	RQ88873	OCC_193	sldcrs_sd	BAY	405 TIE BAY - 400KV BIKANER(RS)-SSCTPSSURAT GARH(RS) (UNDEF) CKT-2 AND 400KV BIKANER(RS)-DEEDWANA(MTS) (MTS) CKT-1 AT BIKANER(RS)	RRVPN L	D	Routine Maintenance	13/Apr/2022	08:00	13/Apr/2022	18:00		PLANNED	Approved	13-Apr-22	08:00	13-Apr-22	18:00	

543	RQ88687	OCC_193	sldcrs_sd	BAY	409-52D MAIN BAY - 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2 (RRVPNL)	RRVPN L	D	FOR Quarterly maintenance	12/Apr/2022	08:00	12/Apr/2022	18:00		PLANNED	Approved	12-Apr-22	08:00	12-Apr-22	18:00	
544	RQ88686	OCC_193	sldcrs_sd	BAY	408-52D MAIN BAY - 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1 (RRVPNL)	RRVPN L	D	FOR Quarterly maintenance	11/Apr/2022	08:00	11/Apr/2022	18:00		PLANNED	Approved	11-Apr-22	08:00	11-Apr-22	18:00	
545	RQ88688	OCC_193	sldcrs_sd	BAY	406-52D MAIN BAY - 400 KV ANTA-CHHABRA SCTPS (RS) CKT-1 (RRVPNL)	RRVPN L	D	FOR Quarterly maintenance	08/Apr/2022	08:00	08/Apr/2022	18:00		PLANNED	Approved	08-Apr-22	08:00	08-Apr-22	18:00	
546	RQ88691	OCC_193	sldcrs_sd	BAY	406 MAIN BAY - 400KV AJMER(RS)-DEEDWANA(MTS) (MTS) CKT-1 AND SELECT AT AJMER(RS)	RRVPN L	D	Quarterly maintenance work of associated equipments of Bay.	07/Apr/2022	09:00	07/Apr/2022	12:00		PLANNED	Approved	07-Apr-22	09:00	07-Apr-22	12:00	
547	RQ88690	OCC_193	sldcrs_sd	BAY	405 TIE BAY - 400KV AJMER(RS)-DEEDWANA(MTS) (MTS) CKT-1 AND 400KV AJMER-BHILWARA (RS) CKT-2 AT AJMER(RS)	RRVPN L	D	Quarterly maintenance work of associated equipments of Bay.	06/Apr/2022	13:00	06/Apr/2022	16:00		PLANNED	Approved	06-Apr-22	13:00	06-Apr-22	16:00	
548	RQ88689	OCC_193	sldcrs_sd	BAY	404 MAIN BAY - 400KV AJMER-BHILWARA (RS) CKT-2 AND SELECT AT AJMER(RS)	RRVPN L	D	Quarterly maintenance work of associated equipments of Bay.	06/Apr/2022	09:00	06/Apr/2022	12:00		PLANNED	Approved	06-Apr-22	09:00	06-Apr-22	12:00	

549	RQ88692	OCC_193	sldcrs_sd	BAY	402 TIE BAY - 400KV AJMER-BHILWARA (RS) CKT-1 AND FUTURE AT AJMER(RS)	RRVPNL	D	Quarterly maintenance work of associated equipments of Bay.	05/Apr/2022	13:00	05/Apr/2022	16:00		PLANNED	Approved	05-Apr-22	13:00	05-Apr-22	16:00	
550	RQ88693	OCC_193	sldcrs_sd	BAY	401 MAIN BAY - 400KV AJMER-BHILWARA (RS) CKT-1 AND SELECT AT AJMER(RS)	RRVPNL	D	Quarterly maintenance work of associated equipments of Bay.	05/Apr/2022	09:00	05/Apr/2022	12:00		PLANNED	Approved	05-Apr-22	09:00	05-Apr-22	12:00	
551	RQ88678	OCC_193	sldcrs_sd	BAY	404-52D MAIN BAY - 400 KV ANTA-KALISINDH (RS) CKT-1 (RRVPNL)	RRVPNL	D	FOR Quarterly maintenance	05/Apr/2022	08:00	05/Apr/2022	18:00		PLANNED	Approved	05-Apr-22	08:00	05-Apr-22	18:00	
552	RQ88680	OCC_193	sldcrs_sd	BAY	403-52D MAIN BAY - 400 KV ANTA-KALISINDH (RS) CKT-2 (RRVPNL)	RRVPNL	D	FOR Quarterly maintenance	04/Apr/2022	08:00	04/Apr/2022	18:00		PLANNED	Approved	04-Apr-22	08:00	04-Apr-22	18:00	
553	RQ88663	OCC_193	bbmb_sd	BAY	X7-CB TIE BAY - 400 KV BHIWANI(BB)-HISSAR(PG) (PG) CKT-1 AND FUTURE AT 400 KV BHIWANI(BB)	POWER GRID	D	अर्धवार्षिक मरम्मत हेतु	28/Apr/2022	08:00	28/Apr/2022	18:00		PLANNED	Approved	28-Apr-22	08:00	28-Apr-22	18:00	
554	RQ88794	OCC_193	cpcc1_sd	BAY	404 BUS COUPLER BAY - 400KV BUS 1 AT MANESAR(PG) AND 400KV BUS 2 AT MANESAR(PG)	POWER GRID	D	TESTING/VALIDATION OF OPERATIONS AFTER SCADA UPGRADATION WORK	27/Apr/2022	12:15	27/Apr/2022	13:00		PLANNED	Approved	27-Apr-22	12:15	27-Apr-22	13:00	

555	RQ88664	OCC_193	bbmb_sd	BAY	X6 CB MAIN BAY - 400 KV BHIWANI(BB)-HISSAR(PG) (PG) CKT-1 AT BHIWANI(BB)	POWER GRID	D	अर्धवार्षिक मरम्मत हेतु	27/Apr/2022	08:00	27/Apr/2022	18:00		PLANNED	Approved	27-Apr-22	08:00	27-Apr-22	18:00	
556	RQ88662	OCC_193	bbmb_sd	BAY	X9-CB TIE BAY - 400 KV BHIWANI(PG)-BHIWANI(BB) (PG) CKT-1 AND FUTURE AT 400 KV BHIWANI(BB)	POWER GRID	D	अर्धवार्षिक मरम्मत हेतु	26/Apr/2022	08:00	26/Apr/2022	18:00		PLANNED	Approved	26-Apr-22	08:00	26-Apr-22	18:00	
557	RQ88954	OCC_193	singrauli_sd	BAY	422 MAIN BAY - 400 KV SINGRAULI(N T)-FATEHPUR(PG) (PG) CKT-1 AT SINGRAULI(N T)	POWER GRID	C	for SAS R&M, Line will be taken on TBC	25/Apr/2022	08:00	28/Apr/2022	18:00		PLANNED	Approved	25-Apr-22	08:00	28-Apr-22	18:00	
558	RQ88660	OCC_193	bbmb_sd	BAY	X8-CB MAIN BAY - 400 KV BHIWANI(PG)-BHIWANI(BB) (PG) CKT-1 AT BHIWANI(PG)	POWER GRID	D	अर्धवार्षिक मरम्मत हेतु	25/Apr/2022	08:00	25/Apr/2022	18:00		PLANNED	Approved	25-Apr-22	08:00	25-Apr-22	18:00	
559	RQ88656	OCC_193	bbmb_sd	BAY	X5 MAIN BAY 400 KV BHIWANI(BB)-RAJPURA(PS) (BB) CKT-1 AT BHIWANI(BB)	POWER GRID	D	अर्धवार्षिक मरम्मत हेतु	19/Apr/2022	08:00	19/Apr/2022	18:00		PLANNED	Approved	19-Apr-22	08:00	19-Apr-22	18:00	



560	RQ88950	OCC_193	singrauli_sd	BAY	423 MAIN BAY - 400 KV SINGRAULI(NT)-RIHAND(NT) (PG) CKT-1 AT SINGRAULI(NT)	POWER GRID	C	for SAS R&M, Line will be taken on TBC	18/Apr/2022	08:00	21/Apr/2022	18:00		PLANNED	Approved	18-Apr-22	08:00	21-Apr-22	18:00	
561	RQ88836	OCC_193	cpcc1_sd	BAY	422 MAIN BAY - 400KV MEERUT(PG)-MANDOLA(PG) (PL) CKT-3 AT MANDOLA(PG)	POWER GRID	C	ABB BREAKER OVERHAULLING	11/Apr/2022	08:00	16/Apr/2022	18:00		PLANNED	Approved	11-Apr-22	08:00	16-Apr-22	18:00	
562	RQ88593	OCC_193	cpcc1_sd	BAY	426 TIE BAY - 400KV MAHINDERG ARH(APL)-BHIWANI(PG) (APL) CKT-1 AND FUTURE AT BHIWANI(PG)	POWER GRID	D	For Erection of Line dropper of Mahendergarh-III Line	10/Apr/2022	08:00	10/Apr/2022	18:00		PLANNED	Approved	10-Apr-22	08:00	10-Apr-22	18:00	
563	RQ88835	OCC_193	cpcc1_sd	BAY	427 MAIN BAY - 400KV MEERUT(PG)-MANDOLA(PG) (PL) CKT-4 AT MANDOLA(PG)	POWER GRID	C	ABB BREAKER OVERHAULLING	06/Apr/2022	08:00	11/Apr/2022	18:00		PLANNED	Approved	06-Apr-22	08:00	11-Apr-22	18:00	
564	RQ88828	OCC_193	cpcc1_sd	BAY	416 MAIN BAY - 400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-2 (POWERGRID) AT 400 KV KASHIPUR(UK)	POWER GRID	D	AMP OF LINE EQUIPMENT AND TESTING OF PLCC OF POWERGRID OWNED BAYS AT PTCUL KASHIPUR	06/Apr/2022	08:00	06/Apr/2022	18:00		PLANNED	Approved	06-Apr-22	08:00	06-Apr-22	18:00	

565	RQ88187	OCC_193	cpcc3_sd	BAY	413 (HVDC POLE-I MAIN BAY AT AGRA) MAIN BAY - 400KV AGRA(PG) - BUS 6 (POWERGRID)	POWER GRID	D	AMP Works	05/Apr/2022	10:00	05/Apr/2022	18:00	W1_P1_MB_W18_Agra Pole 1 Main Bay AT AGRA	PLANNED	Approved	05-Apr-22	10:00	05-Apr-22	18:00	
566	RQ88829	OCC_193	cpcc1_sd	BAY	413 MAIN BAY - 400 KV BAREILLY_2(PG)- KASHIPUR(UK) (PG) CKT-1 (POWERGRID) AT 400 KV KASHIPUR(UK)	POWER GRID	D	AMP OF LINE EQUIPMENT AND TESTING OF PLCC OF POWERGRID OWNED BAYS AT PTCUL KASHIPUR	05/Apr/2022	08:00	05/Apr/2022	18:00		PLANNED	Approved	05-Apr-22	08:00	05-Apr-22	18:00	
567	RQ88804	OCC_193	cpcc1_sd	BAY	403 MAIN BAY - 400 KV DADRI(NT)- PANIPAT(BB) (PG) CKT-2 AT DADRI(NT)	POWER GRID	D	For AMP of Main Bay	04/Apr/2022	08:00	04/Apr/2022	18:00	400 KV DADRI-PANIPAT CKT#2- MAIN BAY (at NTPC DADRI switchyard)	PLANNED	Approved	04-Apr-22	08:00	04-Apr-22	18:00	
568	RQ88832	OCC_193	cpcc1_sd	BAY	493 MAIN BAY - 400 KV HAPUR-MURADNAGAR_1 (UP) CKT-1 AT HAPUR	POWER GRID	D	For AMP work	01/Apr/2022	08:00	01/Apr/2022	18:00	at Muradnagar	PLANNED	Approved	01-Apr-22	08:00	01-Apr-22	18:00	
569	RQ88834	OCC_193	cpcc1_sd	BAY	426 TIE BAY - 400KV MEERUT(PG)-MANDOLA(PG) (PL) CKT-4 AND FUTURE AT MANDOLA(PG)	POWER GRID	C	ABB BREAKER OVERHAULLING	01/Apr/2022	08:00	06/Apr/2022	18:00		PLANNED	Approved	01-Apr-22	08:00	06-Apr-22	18:00	

570	RQ88830	OCC_193	cpcc1_sd	BAY	420 TIE BAY - 400 KV MAINPURI-BALLABHGARH (PG) CKT-2 AND FUTURE AT BALLABHGARH(PG)	POWER GRID	C	For CB 42052 overhauling work	01/Apr/2022	08:00	07/Apr/2022	18:00		PLANNED	Approved	01-Apr-22	08:00	07-Apr-22	18:00	
571	RQ88876	OCC_193	ntpcos_sd	BAY	424 MAIN BAY - 400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-2 AT RIHAND(NT)	NTPC	C	Major OH of CB after 10 years of service as per OEM guidelines	21/Apr/2022	09:00	30/Apr/2022	18:00	Only bay shutdown is required, line will remain in service	PLANNED	Approved	21-Apr-22	09:00	30-Apr-22	18:00	
572	RQ88875	OCC_193	ntpcos_sd	BAY	420 MAIN BAY - 400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-1 AT RIHAND(NT)	NTPC	C	Major OH of CB after 10 years of service as per OEM guidelines	11/Apr/2022	08:00	20/Apr/2022	18:00	Only bay shutdown is required, line will remain in service	PLANNED	Approved	11-Apr-22	08:00	20-Apr-22	18:00	
573	RQ88803	OCC_193	cpcc1_sd	BAY	402 TIE BAY - 400KV DADRI(NT)-PANIPAT(BB) (PG) CKT-2 AND FUTURE AT DADRI(NT)	NTPC	D	For AMP of TIE Bay	05/Apr/2022	08:00	05/Apr/2022	18:00	400 KV DADRI-PANIPAT CKT#2-TIE BAY (at NTPC DADRI switchyard)	PLANNED	Approved	05-Apr-22	08:00	05-Apr-22	18:00	
574	RQ88659	OCC_193	bbmb_sd	BAY	403 MAIN BAY - 50 MVAR BUS REACTOR NO 1 AT 400KV BHIWANI(BB)	BBMB	D	अर्धवार्षिक मरम्मत हेतु	21/Apr/2022	08:00	21/Apr/2022	18:00		PLANNED	Approved	21-Apr-22	08:00	21-Apr-22	18:00	
575	RQ88654	OCC_193	bbmb_sd	BAY	X2 TIE BAY - 400 KV BHIWANI(BB)-RAJPURA(PS) (BB) CKT-1 AND FUTURE AT 400 KV BHIWANI(BB)	BBMB	D	अर्धवार्षिक मरम्मत हेतु	12/Apr/2022	08:00	12/Apr/2022	18:00		PLANNED	Approved	12-Apr-22	08:00	12-Apr-22	18:00	

576	RQ88653	OCC_193	bbmb_sd	BAY	X2 MAIN BAY 400/220 KV 500 MVA ICT 2 AT PANIPAT(BB) (BBMB)	BBMB	D	Yearly Mtc.	04/Apr/2022	08:00	04/Apr/2022	18:00		PLANNED	Approved	04-Apr-22	08:00	04-Apr-22	18:00	
577	RQ88681	OCC_193	sldcrs_sd	BAY	409 MAIN BAY - 63 MVAR BUS REACTOR NO 2 AT 400 KV KAWAI SCTPS(APR)	APRL	C	Circuit Breaker Overhauling	18/Apr/2022	08:00	21/Apr/2022	18:00		PLANNED	Approved	18-Apr-22	08:00	21-Apr-22	18:00	
578	RQ88685	OCC_193	sldcrs_sd	BAY	414 TIE BAY - 400KV CHHABRA(RV UN)-KAWAI SCTPS(APR) (RS) CKT-1 AND FUTURE AT KAWAI SCTPS(APR)	APL	C	Circuit Breaker Overhauling	15/Apr/2022	08:00	17/Apr/2022	18:00		PLANNED	Approved	15-Apr-22	08:00	17-Apr-22	18:00	
579	RQ88805	OCC_193	cpcc1_sd	BAY	411 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL) (PKTSL) AND FUTURE AT 400 KV KHETRI (PKTSL) (PKTSL)	PKTSL	C	Replacement of 400kV CB w/o PIR with CB with PIR for Bikaner-II - Khetri line and associated augmentation works in CRP - Construction work by Bikaner-II- Bhiwadi Transco Ltd.	15/Apr/2022	08:00	28/Apr/2022	18:00		PLANNED	Approved	15-Apr-22	08:00	28-Apr-22	18:00	
580	RQ88115	OCC_193	slcdv_sd	BAY	420 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT BAWANA(DV) (DTL)	DTL	D	To carry out Capacitance & Tan- Delta testing of CB PIR's, CT's etc. by CTL.	13/Apr/2022	12:00	13/Apr/2022	15:00		PLANNED	Approved	13-Apr-22	12:00	13-Apr-22	15:00	
581	RQ88531	OCC_193	slcdv_sd	BAY	401 MAIN BAY - 400/11 KV 253 MVA GT 1 AT BAWANA CCGTB(DTL) (DTL)	DTL	C	Preventive Mtc. and Testing of Bay Equipments	13/Apr/2022	09:00	15/Apr/2022	18:00	GT-1 shall be available through tie bay 402.	PLANNED	Approved	13-Apr-22	09:00	15-Apr-22	18:00	

582	RQ88114	OCC_193	slcdv_sd	BAY	426 MAIN BAY - 400/220 KV 315 MVA ICT 6 AT BAWANA(DV) (DTL)	DTL	D	To carry out Capacitance & Tan-Delta testing of CB PIR's, CT's etc. by CTL.	13/Apr/2022	09:00	13/Apr/2022	12:00		PLANNED	Approved	13-Apr-22	09:00	13-Apr-22	12:00	
583	RQ88457	OCC_193	slcdps_sd	BAY	406 MAIN BAY - 400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2 (PSTCL) AT MAKHU(PS)		D	Nut bolt tighteneing of clamp and connectors of 406 bay CB, CT and cleaning of male and female copper contact of isolators. Cleaning and terminal tighteneing of C&R panel	12/Apr/2022	09:00	12/Apr/2022	17:00		PLANNED	Approved	12-Apr-22	09:00	12-Apr-22	17:00	
584	RQ88455	OCC_193	slcdps_sd	BAY	401 MAIN BAY - 400KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-2 AT MAKHU(PS)		D	Nut bolt tighteneing of clamp and connectors of 401 bay CB, CT and cleaning of male and female copper contact of isolators. Cleaning and terminal tighteneing of C&R panel	06/Apr/2022	09:00	06/Apr/2022	17:00		PLANNED	Approved	06-Apr-22	09:00	06-Apr-22	17:00	
585	RQ88454	OCC_193	slcdps_sd	BAY	409 MAIN BAY - 400/220KV 315 MVA ICT 1 AT MAKHU(PS)		D	Cleaning and Recording of IR Values of Bay 214(IV Side) CT's and CB, cleaning of CTR Panel and Terminal tightening of ICT-1 MB	05/Apr/2022	09:00	05/Apr/2022	17:00		PLANNED	Approved	05-Apr-22	09:00	05-Apr-22	17:00	

586	RQ88658	OCC_193	meja_sd	BAY	412 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV MEJA TPS(MUN) (UPPTCL) AND 400KV BUS 1 AT MEJA TPS(MUN) AT 400 KV MEJA TPS(MUN) (UPPTCL)	UPPTCL	C	Annual Testing of Bus Reactor and Isolator Stud replacement.	11/Apr/2022	09:00	13/Apr/2022	18:00	Old version isolator studs to be replaced	PLANNED	Approved	11-Apr-22	09:00	13-Apr-22	18:00	
587	RQ88062	OCC_193	sldcup_sd	BAY	410 MAIN BAY - 400/220KV 315 MVA ICT 3 AT SARNATH(UP)	UPPTCL	C	Major overhauling of 400KV side main circuit breaker	11/Apr/2022	08:00	18/Apr/2022	18:00	315 MVA ICT - III will remain charged through TBC Circuit Breaker	PLANNED	Approved	11-Apr-22	08:00	18-Apr-22	18:00	
588	RQ88120	OCC_193	stuup_sd	BAY	407 MAIN BAY - 400KV ANPARA_B(UPUN)- ANPARA_D(UP) (UP) CKT-2 AT ANPARA_D(UP)	UPPTCL	C	Testing of Line CT, Line CVT, Bay CT and Circuit breaker (Main Bay- 407 and Tie bay- 408)	05/Apr/2022	09:00	06/Apr/2022	18:00	Annual Testing of Line and Bay Equipments	PLANNED	Approved	05-Apr-22	09:00	06-Apr-22	18:00	
589	RQ88833	OCC_193	cpcc1_sd	BAY	402 MAIN BAY - 400KV HAPUR(UP)- MURADNAGAR_1(UP) (UNDEF) CKT-1 AT MURADNAGAR_1(UP)	UPPTCL	D	For AMP work	02/Apr/2022	08:00	02/Apr/2022	18:00		PLANNED	Approved	02-Apr-22	08:00	02-Apr-22	18:00	

590	RQ88532	OCC_193	sldcdv_sd	BAY	413 MAIN BAY - 400 KV BAWANA CCGTB(DTL)-BAHADURGA RH(PG) (PG) CKT-1 AND 400 KV BAWANA CCGTB(DTL) - BUS 1 AT BAWANA CCGTB(DTL)	DTL/PR AGATI CCGT	C	Preventive Mtc. and Testing of Bay Equipment	07/Apr/2022	09:00	09/Apr/2022	18:00		PLANNED	Approved	07-Apr-22	09:00	09-Apr-22	18:00	
591	RQ87851	OCC_193	sldchr_sd	BAY	405 TIE BAY - 400KV BALLABHGAR H(PG)-NAWADA(HV) (PG) CKT-1 AND 400/220KV 250 MVA ICT 2 AT NAWADA(HV)	HVPNL	D	Changing of line isolator (R, Y, B ) phase of 2000A by 3150 A	05/Apr/2022	08:00	05/Apr/2022	18:00		PLANNED	Approved	05-Apr-22	08:00	05-Apr-22	18:00	
592	RQ87852	OCC_193	sldchr_sd	BAY	404 MAIN BAY - 400KV BALLABHGAR H(PG)-NAWADA(HV) (PG) CKT-1 AT NAWADA(HV)	HVPNL	D	Changing of line isolator (R, Y, B ) phase of 2000A by 3150 A	04/Apr/2022	08:00	04/Apr/2022	18:00		PLANNED	Approved	04-Apr-22	08:00	04-Apr-22	18:00	
593	RQ88463	OCC_193	sldcps_sd	BAY	415 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV MUKTSAR(PS) (PSTCL) AT 400 KV MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	01/Apr/2022	08:00	01/Apr/2022	18:00		PLANNED	Approved	01-Apr-22	08:00	01-Apr-22	18:00	
594	RQ88298	OCC_193	indigrd_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT KADARPUR (GPTL)	GPTL	D	AMP Works	29/Apr/2022	08:00	29/Apr/2022	20:00	Annual Maintenance Works	PLANNED	Approved	29-Apr-22	08:00	29-Apr-22	20:00	

595	RQ88282	OCC_193	indigrd_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT SOHNA ROAD (GPTL)	GPTL	D	AMP Works	07/Apr/2022	08:00	07/Apr/2022	20:00	Annual Maintenance Works	PLANNED	Approved	07-Apr-22	08:00	07-Apr-22	20:00	
596	RQ88795	OCC_193	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MANESAR(PG)	POWER GRID	D	TESTING/VALIDATION OF OPERATIONS AFTER SCADA UPGRADATION WORK	28/Apr/2022	12:00	28/Apr/2022	13:00	BAY 408/207ALONG WITH 500 MVA ICT-2 GIS Mansar s/s	PLANNED	Approved	28-Apr-22	12:00	28-Apr-22	13:00	
597	RQ88796	OCC_193	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MANESAR(PG)	POWER GRID	D	TESTING/VALIDATION OF OPERATIONS AFTER SCADA UPGRADATION WORK	27/Apr/2022	09:00	27/Apr/2022	10:00	BAY 401/205 ALONG WITH 500 MVA ICT-1 GIS Mansar s/s	PLANNED	Approved	27-Apr-22	09:00	27-Apr-22	10:00	
598	RQ88379	OCC_193	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT FATEHGARH_II(PG)	POWER GRID	D	CSD fine tuning work	25/Apr/2022	17:00	25/Apr/2022	23:00		PLANNED	Approved	25-Apr-22	17:00	25-Apr-22	23:00	
599	RQ88378	OCC_193	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT FATEHGARH_II(PG)	POWER GRID	D	CSD fine tuning work	23/Apr/2022	17:00	23/Apr/2022	23:00		PLANNED	Approved	23-Apr-22	17:00	23-Apr-22	23:00	
600	RQ88377	OCC_193	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FATEHGARH_II(PG)	POWER GRID	D	CSD fine tuning work	21/Apr/2022	17:00	21/Apr/2022	23:00		PLANNED	Approved	21-Apr-22	17:00	21-Apr-22	23:00	
601	RQ88157	OCC_193	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT ALLAHABAD(PG)	POWER GRID	D	AMP Works	20/Apr/2022	10:00	20/Apr/2022	18:00		PLANNED	Approved	20-Apr-22	10:00	20-Apr-22	18:00	
602	RQ88376	OCC_193	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FATEHGARH_II(PG)	POWER GRID	D	CSD fine tuning work	19/Apr/2022	17:00	19/Apr/2022	23:00		PLANNED	Approved	19-Apr-22	17:00	19-Apr-22	23:00	
603	RQ88885	OCC_193	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KAITHAL(PG)	POWER GRID	D	For AMP works.	19/Apr/2022	09:00	19/Apr/2022	18:00		PLANNED	Approved	19-Apr-22	09:00	19-Apr-22	18:00	



604	RQ88374	OCC_193	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BHINMAL(PG)	POWER GRID	C	For replacement of 220 KV Bushing of ICT-II ( Y-Ph – for Violation of VFTD & B-Ph- for Oil Leakage as observed during AMP)	18/Apr/2022	08:00	24/Apr/2022	18:00		PLANNED	Approved	18-Apr-22	08:00	24-Apr-22	18:00	Subject to Rajasthan consent in real time- Around 100-150MW load management needed.
605	RQ88159	OCC_193	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ALLAHABAD(PG)	POWER GRID	D	AMP Works	14/Apr/2022	10:00	14/Apr/2022	18:00		PLANNED	Approved	14-Apr-22	10:00	14-Apr-22	18:00	
606	RQ88380	OCC_193	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT SIKAR(PG)	POWER GRID	D	For AMP work	14/Apr/2022	08:00	14/Apr/2022	18:00		PLANNED	Approved	14-Apr-22	08:00	14-Apr-22	18:00	
607	RQ88158	OCC_193	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ALLAHABAD(PG)	POWER GRID	D	AMP Works	12/Apr/2022	10:00	12/Apr/2022	18:00		PLANNED	Approved	12-Apr-22	10:00	12-Apr-22	18:00	
608	RQ88383	OCC_193	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KANKROLI(PG)	POWER GRID	D	For AMP work	12/Apr/2022	08:00	12/Apr/2022	18:00		PLANNED	Approved	12-Apr-22	08:00	12-Apr-22	18:00	
609	RQ88877	OCC_193	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KISHENPUR(PG)	POWER GRID	D	For AMP works.	11/Apr/2022	10:00	11/Apr/2022	17:00		PLANNED	Approved	11-Apr-22	10:00	11-Apr-22	17:00	
610	RQ88164	OCC_193	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANPUR(PG)	POWER GRID	D	or attending Oil leakage from Radiator Fin and integration of LBB relay of ICT-1 TIE bay along with 400KV BUS-1	11/Apr/2022	10:00	11/Apr/2022	18:00		PLANNED	Approved	11-Apr-22	10:00	11-Apr-22	18:00	
611	RQ88846	OCC_193	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT WAGOORA(PG)	POWER GRID	D	For AMP works.	10/Apr/2022	09:00	10/Apr/2022	18:00		PLANNED	Approved	10-Apr-22	09:00	10-Apr-22	18:00	
612	RQ88390	OCC_193	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SAHARANPUR(PG)	POWER GRID	D	For AMP work	10/Apr/2022	08:00	10/Apr/2022	18:00		PLANNED	Approved	10-Apr-22	08:00	10-Apr-22	18:00	

613	RQ88393	OCC_193	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT SONIPAT(PG)	POWER GRID	D	FOR RETROFITTING OF REF & DIFF RELAY AT SONIPAT SS	09/Apr/2022	08:00	09/Apr/2022	18:00		PLANNED	Approved	09-Apr-22	08:00	09-Apr-22	18:00	
614	RQ88382	OCC_193	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BIKANER(PG)	POWER GRID	C	PEAK ERECTION & CSD FINE TUNING WORK	08/Apr/2022	18:00	11/Apr/2022	04:00	from 1800 hrs to 0400 hrs Daily basis,	PLANNED	Approved	08-Apr-22	18:00	11-Apr-22	04:00	
615	RQ88844	OCC_193	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT WAGOORA(PG)	POWER GRID	D	For AMP works.	08/Apr/2022	09:00	08/Apr/2022	17:30		PLANNED	Approved	08-Apr-22	09:00	08-Apr-22	17:30	
616	RQ88861	OCC_193	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT PATIALA(PG)	POWER GRID	D	For AMP works.	08/Apr/2022	08:00	08/Apr/2022	18:00		PLANNED	Approved	08-Apr-22	08:00	08-Apr-22	18:00	
617	RQ88392	OCC_193	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SONIPAT(PG)	POWER GRID	D	FOR RETROFITTING OF REF & DIFF RELAY AT SONIPAT SS	08/Apr/2022	08:00	08/Apr/2022	18:00		PLANNED	Approved	08-Apr-22	08:00	08-Apr-22	18:00	
618	RQ88387	OCC_193	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT GURGAON(PG)	POWER GRID	D	For AMP work on ICT-4 and associated 400 kV (411) & 220 kV (211) bays	08/Apr/2022	08:00	08/Apr/2022	18:00		PLANNED	Approved	08-Apr-22	08:00	08-Apr-22	18:00	
619	RQ88391	OCC_193	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SONIPAT(PG)	POWER GRID	D	FINE TUNNING OF CSD	07/Apr/2022	08:00	07/Apr/2022	18:00		PLANNED	Approved	07-Apr-22	08:00	07-Apr-22	18:00	
620	RQ88839	OCC_193	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT FATEHPUR(PG)	POWER GRID	D	For Upgradation of FIRMWARE of GE make back up impedance relay	06/Apr/2022	10:00	06/Apr/2022	13:00		PLANNED	Approved	06-Apr-22	10:00	06-Apr-22	13:00	
621	RQ88863	OCC_193	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PATIALA(PG)	POWER GRID	D	For AMP works.	06/Apr/2022	08:00	06/Apr/2022	18:00		PLANNED	Approved	06-Apr-22	08:00	06-Apr-22	18:00	
622	RQ88386	OCC_193	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT TUGHLAKABAD(PG)	POWER GRID	D	Recheck of Bad Tan Delta value of ICT-1 IV B phase for result Violation	06/Apr/2022	08:00	06/Apr/2022	18:00		PLANNED	Approved	06-Apr-22	08:00	06-Apr-22	18:00	
623	RQ88388	OCC_193	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT GURGAON(PG)	POWER GRID	D	For AMP work on ICT-3 and associated 400 kV (410) & 220 kV (210) bays	06/Apr/2022	08:00	06/Apr/2022	18:00		PLANNED	Approved	06-Apr-22	08:00	06-Apr-22	18:00	

624	RQ88384	OCC_193	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BASSI(PG)	POWER GRID	C	complete overhauling of ICT	05/Apr/2022	08:00	16/Apr/2022	18:00		PLANNED	Approved	05-Apr-22	08:00	16-Apr-22	18:00	
625	RQ88381	OCC_193	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BIKANER(PG)	POWER GRID	C	PEAK ERECTION & CSD FINE TUNING WORK	04/Apr/2022	18:00	07/Apr/2022	04:00	from 1800 hrs to 0400 hrs Daily basis,	PLANNED	Approved	04-Apr-22	18:00	07-Apr-22	04:00	
626	RQ88888	OCC_193	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HAMIRPUR(PG)	POWER GRID	C	Rectification of SF6 leakage in Bay 204.	04/Apr/2022	09:00	08/Apr/2022	18:00		PLANNED	Approved	04-Apr-22	09:00	08-Apr-22	18:00	
627	RQ88862	OCC_193	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT PATIALA(PG)	POWER GRID	D	For AMP works.	04/Apr/2022	08:00	04/Apr/2022	18:00		PLANNED	Approved	04-Apr-22	08:00	04-Apr-22	18:00	
628	RQ88394	OCC_193	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MANDOLA(PG)	POWER GRID	D	For attending ct oil leakage from Y phase 207 bay outage will consider in dtl account	03/Apr/2022	08:00	03/Apr/2022	18:00		PLANNED	Approved	03-Apr-22	08:00	03-Apr-22	18:00	
629	RQ88389	OCC_193	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BALLABHGARH(PG)	POWER GRID	C	FOR 220 KV CB OVERHAULING WORKS	02/Apr/2022	08:00	04/Apr/2022	18:00		PLANNED	Approved	02-Apr-22	08:00	04-Apr-22	18:00	
630	RQ88375	OCC_193	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT FATEHGARH_II(PG)	POWER GRID	C	For Internal inspection of ICT	01/Apr/2022	17:00	08/Apr/2022	23:00	S/D may be availed from 23.03.2022 to 01.04.2022	PLANNED	Approved	01-Apr-22	17:00	08-Apr-22	23:00	Solar/Wind generation at Fatehgarh_II to be restricted below 1900MW. STOA will be curtailed.
631	RQ88385	OCC_193	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BHIWADI(PG)	POWER GRID	C	Internal inspection of ICT-2 at Bhiwadi in view of PD and rising gases	01/Apr/2022	08:00	12/Apr/2022	18:00		PLANNED	Approved	01-Apr-22	08:00	12-Apr-22	18:00	
632	RQ88866	OCC_193	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT LUDHIANA(PG)	POWER GRID	C	For augmentation of 315 MVA ICT-2 with 500 MVA transformer as approved in NRPC.	01/Apr/2022	00:00	30/Apr/2022	23:59		PLANNED	Approved	01-Apr-22	00:00	30-Apr-22	23:59	
633	RQ87932	OCC_193	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 2 AT SULTANPUR(UP)	UPPTCL	D	For Routine Bay maintenance	25/Apr/2022	10:00	25/Apr/2022	18:00		PLANNED	Approved	25-Apr-22	10:00	25-Apr-22	18:00	

634	RQ87926	OCC_193	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MATHURA(U P)	UPPTCL	D	Annual Testing and Maintenance of Bay	25/Apr/2022	08:00	26/Apr/2022	21:00		PLANNED	Approved	25-Apr-22	08:00	26-Apr-22	21:00	
635	RQ87925	OCC_193	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MATHURA(U P)	UPPTCL	D	Annual Testing and Maintenance of Bay	22/Apr/2022	08:00	23/Apr/2022	21:00		PLANNED	Approved	22-Apr-22	08:00	23-Apr-22	21:00	
636	RQ87909	OCC_193	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAREILLY(UP)	UPPTCL	D	preventive maintenance	19/Apr/2022	08:00	19/Apr/2022	18:00		PLANNED	Approved	19-Apr-22	08:00	19-Apr-22	18:00	
637	RQ87933	OCC_193	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SULTANPUR( UP)	UPPTCL	D	For Routine Bay maintenance	16/Apr/2022	10:00	16/Apr/2022	18:00		PLANNED	Approved	16-Apr-22	10:00	16-Apr-22	18:00	
638	RQ87908	OCC_193	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAREILLY(UP)	UPPTCL	D	preventive maintenance	12/Apr/2022	08:00	12/Apr/2022	18:00		PLANNED	Approved	12-Apr-22	08:00	12-Apr-22	18:00	
639	RQ87910	OCC_193	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BAREILLY(UP)	UPPTCL	D	preventive maintenance	11/Apr/2022	08:00	11/Apr/2022	18:00		PLANNED	Approved	11-Apr-22	08:00	11-Apr-22	18:00	
640	RQ87828	OCC_193	sldcup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT PANKI(UP)	UPPTCL	C	Bay Tightening work	10/Apr/2022	08:00	10/Apr/2022	17:00		PLANNED	Approved	10-Apr-22	08:00	10-Apr-22	17:00	

641	RQ87915	OCC_193	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GR.NOIDA(UP C)	UPPTCL	D	For routine testing of 315MVA ICT- 2nd.	09/Apr/2022	10:30	09/Apr/2022	15:00	There will be NO supply interruption during this shutdown period. Load of 400kV S/S Greater Noida Will be feed through 2x 500MVA ICT- 5th & 6th and 1x315MVA ICT-1st during this shutdown period.	PLANNED	Approved	09-Apr-22	10:30	09-Apr-22	15:00	
642	RQ88146	OCC_193	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SULTANPUR( UP)	UPPTCL	D	For Routine Bay maintenance	07/Apr/2022	10:00	07/Apr/2022	18:00		PLANNED	Approved	07-Apr-22	10:00	07-Apr-22	18:00	
643	RQ87921	OCC_193	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MURADNAGA R_2(UP)	UPPTCL	D	General tightening and maintenance work	07/Apr/2022	09:00	07/Apr/2022	17:00		PLANNED	Approved	07-Apr-22	09:00	07-Apr-22	17:00	
644	RQ87928	OCC_193	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT SARNATH(UP)	UPPTCL	D	General maintenance of ICT and routine testing of relays	07/Apr/2022	09:00	07/Apr/2022	18:00	All other ICTs i.e. 2 x 315 + 500 MVA will remain in service. Only 315 MVA ICT - IV will remain under Shut down.	PLANNED	Approved	07-Apr-22	09:00	07-Apr-22	18:00	
645	RQ87920	OCC_193	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 1 AT MURADNAGA R_2(UP)	UPPTCL	D	General tightening and maintenance work	05/Apr/2022	09:00	05/Apr/2022	17:00		PLANNED	Approved	05-Apr-22	09:00	05-Apr-22	17:00	

646	RQ87948	OCC_193	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT SARNATH(UP)	UPPTCL	D	Checking & testing of motorized operation of 400KV side Isolators	05/Apr/2022	09:00	05/Apr/2022	18:00	All other ICTs i.e. 3 x 315 MVA will remain in service. Only 500 MVA ICT - II will remain under Shut down.	PLANNED	Approved	05-Apr-22	09:00	05-Apr-22	18:00	
647	RQ88119	OCC_193	stuup_sd	TRANSFORMER	400/132 KV 100 MVA ICT 3 AT ANPARA(UP)	UPPTCL	C	For Overhauling of 400/132/33 KV Interconnecting Transformer # 3	04/Apr/2022	08:00	30/Apr/2022	18:00	"400/132/33 KV ICT-3 of ATPS will remain under shut - down on continuous basis to attend overhauling as the given transformer has not underwent any overhauling since last 27 years. Overhauling also becomes inevitable as oil leakage has occurred at several places and needs to be	PLANNED	Approved	04-Apr-22	08:00	30-Apr-22	18:00	
648	RQ88204	OCC_193	slcup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ALIGARH(UP)	UPPTCL	D	Stringing of Jack Bus Newly constructed ICT-III bay at 400 KV Substation Aligarh	04/Apr/2022	07:00	05/Apr/2022	18:00		PLANNED	Approved	04-Apr-22	07:00	05-Apr-22	18:00	
649	RQ87929	OCC_193	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GORAKHPUR(UP)	UPPTCL	D	For Strenghting of 220 KV Jack bus bar of 315MVA ICT Bay	02/Apr/2022	10:00	02/Apr/2022	14:00		PLANNED	Approved	02-Apr-22	10:00	02-Apr-22	14:00	

650	RQ87930	OCC_193	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 3 AT GORAKHPUR(UP)	UPPTCL	D	For Strenghting of 220 KV Jack bus bar of 500MVA ICT Bay	02/Apr/2022	10:00	02/Apr/2022	14:00		PLANNED	Approved	02-Apr-22	10:00	02-Apr-22	14:00	
651	RQ87947	OCC_193	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT GORAKHPUR(UP)	UPPTCL	D	For Strenghting of 220 KV Jack bus bar of 500MVA ICT Bay	02/Apr/2022	10:00	02/Apr/2022	14:00		PLANNED	Approved	02-Apr-22	10:00	02-Apr-22	14:00	
652	RQ88443	OCC_193	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HINDAUN(RS)	RRVPNL	D	Half yearly Maintance work	22/Apr/2022	08:00	22/Apr/2022	18:00		PLANNED	Approved	22-Apr-22	08:00	22-Apr-22	18:00	
653	RQ88447	OCC_193	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT RATANGARH(RS)	RRVPNL	D	Maintenance work of bay equipments , isolators and testing work of bay equipments.	21/Apr/2022	08:00	21/Apr/2022	18:00		PLANNED	Approved	21-Apr-22	08:00	21-Apr-22	18:00	
654	RQ88445	OCC_193	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JODHPUR(RS)	RRVPNL	D	To replace remaining damaged 400 kv Post Insulator	21/Apr/2022	08:00	21/Apr/2022	18:00		PLANNED	Approved	21-Apr-22	08:00	21-Apr-22	18:00	
655	RQ88442	OCC_193	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HINDAUN(RS)	RRVPNL	D	Half yearly Maintance work	21/Apr/2022	08:00	21/Apr/2022	18:00		PLANNED	Approved	21-Apr-22	08:00	21-Apr-22	18:00	
656	RQ88450	OCC_193	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT RAMGARH(RS)	RRVPNL	D	Quarterly Maintenance	20/Apr/2022	08:00	20/Apr/2022	18:00		PLANNED	Approved	20-Apr-22	08:00	20-Apr-22	18:00	
657	RQ88446	OCC_193	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT RAMGARH(RS)	RRVPNL	D	Quarterly Maintenance	12/Apr/2022	08:00	12/Apr/2022	18:00		PLANNED	Approved	12-Apr-22	08:00	12-Apr-22	18:00	
658	RQ88448	OCC_193	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BIKANER(RS)	RRVPNL	D	Routine Maintenance	11/Apr/2022	08:00	11/Apr/2022	18:00		PLANNED	Approved	11-Apr-22	08:00	11-Apr-22	18:00	
659	RQ88440	OCC_193	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT RAMGARH(RS)	RRVPNL	D	Quarterly Maintenance	10/Apr/2022	08:00	10/Apr/2022	18:00		PLANNED	Approved	10-Apr-22	08:00	10-Apr-22	18:00	

660	RQ88464	OCC_193	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT KANKANI(RS)	RRVPNL	C	Complete Testing of BHEL Make Trf and Preventive Maintenance work of ICT-II Bay & Equipments	07/Apr/2022	08:00	08/Apr/2022	18:00		PLANNED	Approved	07-Apr-22	08:00	08-Apr-22	18:00	
661	RQ88449	OCC_193	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BIKANER(RS)	RRVPNL	D	Routine Maintenance	05/Apr/2022	08:00	05/Apr/2022	18:00		PLANNED	Approved	05-Apr-22	08:00	05-Apr-22	18:00	
662	RQ88441	OCC_193	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SURATGARH(RVUN)	RRVPNL	C	For maintenance work of Transformer like atttend oil leakage, painting work & protection checking etc., Maintenance of Bay equipments like CB, CTs & Isolators etc., Testing of Protection relays	05/Apr/2022	08:00	07/Apr/2022	18:00		PLANNED	Approved	05-Apr-22	08:00	07-Apr-22	18:00	
663	RQ88444	OCC_193	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BHILWARA(RS)	RRVPNL	D	Routine maintenance and testing of 315 MVA 400/220/33 KV ICT No.-2 & ASSOCIATED 400KV & 220KV BAY EQUIPMENTS	04/Apr/2022	08:00	05/Apr/2022	18:00		PLANNED	Approved	04-Apr-22	08:00	05-Apr-22	18:00	
664	RQ87902	OCC_193	sldcuk_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SRINAGAR(UK)	PTCUL	D	for scheduled preventive maintenance	20/Apr/2022	10:00	20/Apr/2022	16:00		PLANNED	Approved	20-Apr-22	10:00	20-Apr-22	16:00	
665	RQ87855	OCC_193	sldcuk_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KASHIPUR(UK)	PTCUL	D	Regarding residual life assessment (RLA) and another testing of transformer	20/Apr/2022	08:00	20/Apr/2022	18:00		PLANNED	Approved	20-Apr-22	08:00	20-Apr-22	18:00	
666	RQ87840	OCC_193	sldcuk_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KASHIPUR(UK)	PTCUL	C	Regarding residual life assessment (RLA) and other testing of transformers.	20/Apr/2022	08:00	20/Apr/2022	18:00		PLANNED	Approved	20-Apr-22	08:00	20-Apr-22	18:00	



667	RQ87901	OCC_193	sldcuk_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SRINAGAR(UK)	PTCUL	D	for scheduled preventive maintenance	19/Apr/2022	10:00	19/Apr/2022	16:00		PLANNED	Approved	19-Apr-22	10:00	19-Apr-22	16:00	
668	RQ87854	OCC_193	sldcuk_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KASHIPUR(UK)	PTCUL	D	Regarding residual life assessment (RLA) and another testing of transformer	19/Apr/2022	08:00	19/Apr/2022	18:00		PLANNED	Approved	19-Apr-22	08:00	19-Apr-22	18:00	
669	RQ87839	OCC_193	sldcuk_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KASHIPUR(UK)	PTCUL	C	Regarding residual life assessment (RLA) and other testing of transformers.	19/Apr/2022	08:00	19/Apr/2022	18:00		PLANNED	Approved	19-Apr-22	08:00	19-Apr-22	18:00	
670	RQ88438	OCC_193	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAKHU(PS)	PSTCL	D	Cleaning and Recording of IR Values of HV,IV,LV bushings, cleaning of CTR Panel and Terminal tightening of ICT-3 MB	19/Apr/2022	08:00	19/Apr/2022	18:00		PLANNED	Approved	19-Apr-22	08:00	19-Apr-22	18:00	
671	RQ88435	OCC_193	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NAKODAR(PSG)	PSTCL	D	Periodic Maintenance	08/Apr/2022	08:00	08/Apr/2022	18:00		PLANNED	Approved	08-Apr-22	08:00	08-Apr-22	18:00	
672	RQ88436	OCC_193	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAKHU(PS)	PSTCL	D	Cleaning and Recording of IR Values of HV,IV,LV bushings, cleaning of CTR Panel and Terminal tightening of ICT-2 MB	07/Apr/2022	08:00	07/Apr/2022	18:00		PLANNED	Approved	07-Apr-22	08:00	07-Apr-22	18:00	
673	RQ88434	OCC_193	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NAKODAR(PSG)	PSTCL	D	Periodic Maintenance	05/Apr/2022	08:00	05/Apr/2022	18:00		PLANNED	Approved	05-Apr-22	08:00	05-Apr-22	18:00	
674	RQ88437	OCC_193	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAKHU(PS)	PSTCL	D	Cleaning and Recording of IR Values of HV,IV,LV bushings, cleaning of CTR Panel and Terminal tightening of ICT-1 MB	05/Apr/2022	08:00	05/Apr/2022	18:00		PLANNED	Approved	05-Apr-22	08:00	05-Apr-22	18:00	

675	RQ88111	OCC_193	slcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAWANA(DV)	DTL	D	To carry out Capacitance & Tan-Delta testing of all Bushings & Windings of 315MVA, 400/220 /33kV ICT along with 220kV I/C-1 CT's by CTL.	11/Apr/2022	09:00	11/Apr/2022	17:00		PLANNED	Approved	11-Apr-22	09:00	11-Apr-22	17:00	
676	RQ88113	OCC_193	slcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT BAMNOLI(DV)	DTL	D	For Tan Delta and Capacitance testing and other PMS work	08/Apr/2022	09:30	08/Apr/2022	17:30		PLANNED	Approved	08-Apr-22	09:30	08-Apr-22	17:30	
677	RQ88112	OCC_193	slcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MUNDKA(DV)	DTL	D	Top up of Oil in 315MVA ICT 1 and maintainance of 220kV Bus Isolators and Line isolators of incomer bay 208	02/Apr/2022	10:00	02/Apr/2022	17:00		PLANNED	Approved	02-Apr-22	10:00	02-Apr-22	17:00	
678	RQ88668	OCC_193	bbmb_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHIWANI(BB)	BBMB	D	अर्धवार्षिक मरम्मत हेतु	11/Apr/2022	08:00	11/Apr/2022	18:00		PLANNED	Approved	11-Apr-22	08:00	11-Apr-22	18:00	Subject to Haryana consent.
679	RQ87833	OCC_193	slcup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HARDUAGAN J (UP)	UPRVU NL	C	For replacement/repair work of Control cables of 220KV side CB/control panel	03/Apr/2022	08:00	04/Apr/2022	18:00	kindly approve from 30.03.2022 to 31.03.2022	PLANNED	Approved	03-Apr-22	08:00	04-Apr-22	18:00	
680	RQ87832	OCC_193	slcup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HARDUAGAN J (UP)	UPRVU NL	C	For replacement/repair work of Control cables of 220KV side CB/control panel	01/Apr/2022	08:00	02/Apr/2022	18:00	Kindly approve from 28.03.2022 to 29.03.2022	PLANNED	Approved	01-Apr-22	08:00	02-Apr-22	18:00	
681	RQ88613	OCC_193	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV JALANDHAR(BB)- BUTARI(PS) (PSTCL) CKT-1	PSTCL	D	half yearly mtc of S/Stn equipments	30/Apr/2022	08:00	30/Apr/2022	18:00		PLANNED	Approved	30-Apr-22	08:00	30-Apr-22	18:00	
682	RQ88638	OCC_193	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)- MAHILPUR(P S) (PS) CKT-2	PSTCL	D	Annual mtc.	15/Apr/2022	08:00	15/Apr/2022	18:00		PLANNED	Approved	15-Apr-22	08:00	15-Apr-22	18:00	

683	RQ88637	OCC_193	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BARNALA(BB)-LEHRAMOHA BBAT(PS) (PSTCL) CKT-1	PSTCL	D	Mtc. of S/S equipment	13/Apr/2022	08:00	13/Apr/2022	18:00		PLANNED	Approved	13-Apr-22	08:00	13-Apr-22	18:00	
684	RQ88626	OCC_193	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-2	PSTCL	D	Annual mtc.	09/Apr/2022	08:00	09/Apr/2022	18:00		PLANNED	Approved	09-Apr-22	08:00	09-Apr-22	18:00	
685	RQ88612	OCC_193	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV JALANDHAR(BB)-ALAWALPUR(PS) (PSTCL) CKT-1	PSTCL	D	Yearly Mtc. Of sub station equipments .	05/Apr/2022	08:00	05/Apr/2022	18:00		PLANNED	Approved	05-Apr-22	08:00	05-Apr-22	18:00	
686	RQ88791	OCC_193	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MANESAR(PG)-MAU(HV) (HVPNL) CKT-2	HVPNL	D	TESTING/VALIDATION OF OPERATIONS AFTER SCADA UPGRADATION WORK	29/Apr/2022	12:15	29/Apr/2022	13:00	BAY 204 ALONG WITH LINE MANESAR MAU CKT-2 GIS Mansar s/s	PLANNED	Approved	29-Apr-22	12:15	29-Apr-22	13:00	
687	RQ88790	OCC_193	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MANESAR(PG)-MAU(HV) (HVPNL) CKT-1	HVPNL	D	TESTING/VALIDATION OF OPERATIONS AFTER SCADA UPGRADATION WORK	29/Apr/2022	11:15	29/Apr/2022	12:00	BAY 203 ALONG WITH LINE MANESAR MAU CKT-1 GIS Mansar s/s	PLANNED	Approved	29-Apr-22	11:15	29-Apr-22	12:00	
688	RQ88793	OCC_193	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MANESAR(PG)-BADSHAHPUR(HV) (HVPNL) CKT-2	HVPNL	D	TESTING/VALIDATION OF OPERATIONS AFTER SCADA UPGRADATION WORK	29/Apr/2022	10:15	29/Apr/2022	11:00	BAY 202 ALONG WITH LINE MANESAR BADSHAHPUR CKT-2 ( THE CKT IS THEFT CHARGE) GIS Mansar s/s	PLANNED	Approved	29-Apr-22	10:15	29-Apr-22	11:00	

689	RQ88792	OCC_193	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MANESAR(PG)-BADSHAHPUR(HV) (HVPNL) CKT-1	HVPNL	D	TESTING/VALIDATION OF OPERATIONS AFTER SCADA UPGRADATION WORK	29/Apr/2022	09:15	29/Apr/2022	10:00	BAY 201 ALONG WITH LINE MANESAR BADSHAHPUR CKT-1 ( THE CKT IS THEFT CHARGE)	PLANNED	Approved	29-Apr-22	09:15	29-Apr-22	10:00	
690	RQ88646	OCC_193	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV SAMAYPUR(BB)-BADSHAHPUR(HV) (HVPNL) CKT-2	HVPNL	C	उपकेन्द्र के संचालति हेतु	25/Apr/2022	08:00	30/Apr/2022	18:00		PLANNED	Approved	25-Apr-22	08:00	30-Apr-22	18:00	
691	RQ88650	OCC_193	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV HISSAR(BB)-HISSAR IA(HV) (HVPNL) CKT-1	HVPNL	C	अर्धवार्षिक मरम्मत हेतु एवं आटोमेशन हेतु	25/Apr/2022	08:00	30/Apr/2022	18:00		PLANNED	Approved	25-Apr-22	08:00	30-Apr-22	18:00	
692	RQ88371	OCC_193	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MOHANA(HV)-SONIPAT(PG) (HVPNL) CKT-2	HVPNL	D	FOR AMP OF LINE BAY EQUIPMENTS	23/Apr/2022	08:00	23/Apr/2022	18:00		PLANNED	Approved	10-Apr-22	08:00	10-Apr-22	18:00	
693	RQ88370	OCC_193	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MOHANA(HV)-SONIPAT(PG) (HVPNL) CKT-1	HVPNL	D	FOR AMP OF LINE BAY EQUIPMENTS	22/Apr/2022	08:00	22/Apr/2022	18:00		PLANNED	Approved	22-Apr-22	08:00	22-Apr-22	18:00	
694	RQ88605	OCC_193	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV SAMAYPUR(BB)-PALLI(HV) (HVPNL) CKT-2	HVPNL	C	उपकेन्द्र के संचालति हेतु	11/Apr/2022	08:00	16/Apr/2022	18:00		PLANNED	Approved	11-Apr-22	08:00	16-Apr-22	18:00	

695	RQ87819	OCC_193	sidchp_sd	AC TRANS MISSION LINE CIRCUIT	220 KV KUNIHAR(HP)-PINJORE(HV) (HV) CKT-1	HVPNL	C	Destringing of conductor between towers T-331 to T-334 and T-338 to T-339 of 220 KV Kunihar-Pinjore ckt and stringing & sagging of conductor between T-331 to T-1 of 220kV Baddi-Kunihar ckt. and stringing & sagging of conductor between T-339 to T-5 of 220kV Baddi-Pinjore ckt for LILoing of 220kV Kunihar-Pinjore ckt. to 220/66/33/11kV Substation Baddi	04/Apr/2022	09:00	08/Apr/2022	19:00		PLANNED	Approved	04-Apr-22	09:00	08-Apr-22	19:00	
696	RQ88604	OCC_193	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV SAMAYPUR(BB)-PALLI(HV) (HVPNL) CKT-1	HVPNL	C	उपकेन्द्र के संचालति हेतु	04/Apr/2022	08:00	09/Apr/2022	18:00		PLANNED	Approved	04-Apr-22	08:00	09-Apr-22	18:00	
697	RQ88652	OCC_193	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-2	BBMB	D	Half Yearly Mtc. Of sub station equipments .	28/Apr/2022	08:00	28/Apr/2022	18:00		PLANNED	Approved	28-Apr-22	08:00	28-Apr-22	18:00	
698	RQ88350	OCC_193	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-3	BBMB	C	Stringing of 400 kV D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0	27/Apr/2022	08:00	28/Apr/2022	18:00		PLANNED	Approved	27-Apr-22	08:00	28-Apr-22	18:00	
699	RQ88351	OCC_193	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-4	BBMB	C	Stringing of 400 kV D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0	27/Apr/2022	08:00	28/Apr/2022	18:00		PLANNED	Approved	27-Apr-22	08:00	28-Apr-22	18:00	

700	RQ88348	OCC_193	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-1	BBMB	C	Stringing of 400 kV D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0	27/Apr/2022	08:00	28/Apr/2022	18:00		PLANNED	Approved	27-Apr-22	08:00	28-Apr-22	18:00	
701	RQ88349	OCC_193	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-2	BBMB	C	Stringing of 400 kV D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0	27/Apr/2022	08:00	28/Apr/2022	18:00		PLANNED	Approved	27-Apr-22	08:00	28-Apr-22	18:00	
702	RQ88647	OCC_193	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-2	BBMB	C	उपकेन्द्र के संचालति हेतु	25/Apr/2022	08:00	30/Apr/2022	18:00		PLANNED	Approved	25-Apr-22	08:00	30-Apr-22	18:00	
703	RQ88648	OCC_193	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV JAGADHARI-KURUKSHETRA (BB) CKT-1	BBMB	D	Half Yearly Mtc. Of sub station equipments .	25/Apr/2022	08:00	27/Apr/2022	18:00		PLANNED	Approved	25-Apr-22	08:00	27-Apr-22	18:00	
704	RQ88649	OCC_193	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV HISSAR(BB)-HISSAR IA(HV) (BBMB) CKT-2	BBMB	C	अर्धवार्षिक मरम्मत हेतु एवं आटोमेशन हेतु	25/Apr/2022	08:00	30/Apr/2022	18:00		PLANNED	Approved	25-Apr-22	08:00	30-Apr-22	18:00	
705	RQ88651	OCC_193	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-SANGRUR(PS) (BB) CKT-2	BBMB	C	For Overhauling of 220kV Bus-I Isolator No. 203	25/Apr/2022	08:00	28/Apr/2022	18:00		PLANNED	Approved	25-Apr-22	08:00	28-Apr-22	18:00	
706	RQ88616	OCC_193	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV JALANDHAR-JAMALPUR (BB) CKT-1	BBMB	D	half yearly mtc of S/Stn equipments	22/Apr/2022	08:00	22/Apr/2022	18:00		PLANNED	Approved	22-Apr-22	08:00	22-Apr-22	18:00	
707	RQ88702	OCC_193	slcrs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV HISSAR(BB)-CHIRAWA(RS) (BB) CKT-1	BBMB	D	For quartely maintenance & Tree Trimming under the Line requiring Shutdown	21/Apr/2022	08:00	21/Apr/2022	18:00		PLANNED	Approved	21-Apr-22	08:00	21-Apr-22	18:00	

708	RQ88617	OCC_193	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV JALANDHAR-JAMALPUR (BB) CKT-2	BBMB	D	half yearly mtc of S/Stn equipments	21/Apr/2022	08:00	21/Apr/2022	18:00		PLANNED	Approved	21-Apr-22	08:00	21-Apr-22	18:00	
709	RQ88644	OCC_193	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHAKRA_R-GANGUWAL (BB) CKT-2	BBMB	D	Half yearly mtc.	20/Apr/2022	08:00	20/Apr/2022	18:00		PLANNED	Approved	20-Apr-22	08:00	20-Apr-22	18:00	
710	RQ88645	OCC_193	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV DASUYA(PS)-JALANDHAR(BB) (BBMB) CKT-2	BBMB	D	Half Yearly Mtc. Of sub station equipments .	20/Apr/2022	08:00	20/Apr/2022	18:00		PLANNED	Approved	20-Apr-22	08:00	20-Apr-22	18:00	
711	RQ88641	OCC_193	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV HISSAR-SANGRUR (BB) CKT-2	BBMB	D	Half Yearly Mtc. Of sub station equipments .	19/Apr/2022	08:00	19/Apr/2022	18:00		PLANNED	Approved	19-Apr-22	08:00	19-Apr-22	18:00	
712	RQ88640	OCC_193	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV HISSAR-SANGRUR (BB) CKT-1	BBMB	D	Half Yearly Mtc. Of sub station equipments .	18/Apr/2022	08:00	18/Apr/2022	18:00		PLANNED	Approved	18-Apr-22	08:00	18-Apr-22	18:00	
713	RQ88633	OCC_193	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-2	BBMB	C	For Overhauling of 220kV Bus-I Isolator No. 249	18/Apr/2022	08:00	21/Apr/2022	18:00		PLANNED	Approved	18-Apr-22	08:00	21-Apr-22	18:00	
714	RQ88642	OCC_193	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV DEHAR-GANGUWAL (BB) CKT-1	BBMB	C	To replace Bus Isolator No. 201 of Bus-I PT.	18/Apr/2022	08:00	22/Apr/2022	18:00		PLANNED	Approved	18-Apr-22	08:00	22-Apr-22	18:00	
715	RQ88639	OCC_193	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHAKRA_R-GANGUWAL (BB) CKT-1	BBMB	D	Half yearly mtc.	17/Apr/2022	08:00	17/Apr/2022	18:00		PLANNED	Approved	17-Apr-22	08:00	17-Apr-22	18:00	

716	RQ88615	OCC_193	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV JALANDHAR(BB)-JAMSHER(PS) (BB) CKT-2	BBMB	D	half yearly mtc	16/Apr/2022	08:00	16/Apr/2022	18:00		PLANNED	Approved	16-Apr-22	08:00	16-Apr-22	18:00	
717	RQ88636	OCC_193	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BARNALA(PS)-SANGRUR(BB) (BBMB) CKT-1	BBMB	D	Half Yearly Mtc. Of sub station equipments .	12/Apr/2022	08:00	12/Apr/2022	18:00		PLANNED	Approved	12-Apr-22	08:00	12-Apr-22	18:00	
718	RQ88607	OCC_193	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1	BBMB	C	उपकेन्द्र के संचालति हेतु	11/Apr/2022	08:00	16/Apr/2022	18:00		PLANNED	Approved	11-Apr-22	08:00	16-Apr-22	18:00	
719	RQ88632	OCC_193	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-1	BBMB	C	For Overhauling of 220kV Bus-I Isolator No. 243	11/Apr/2022	08:00	14/Apr/2022	18:00		PLANNED	Approved	11-Apr-22	08:00	14-Apr-22	18:00	
720	RQ88624	OCC_193	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV PANIPAT-KURUKSHETRA (BB) CKT-1	BBMB	D	Yearly Mtc.	08/Apr/2022	08:00	08/Apr/2022	18:00		PLANNED	Approved	08-Apr-22	08:00	08-Apr-22	18:00	
721	RQ88625	OCC_193	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV DEHAR-GANGUWAL (BB) CKT-2	BBMB	D	Quarterly mtc.	08/Apr/2022	08:00	08/Apr/2022	18:00		PLANNED	Approved	08-Apr-22	08:00	08-Apr-22	18:00	
722	RQ88707	OCC_193	slcdcs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1	BBMB	D	For maintenance Work & tree trimming	08/Apr/2022	08:00	08/Apr/2022	18:00		PLANNED	Approved	08-Apr-22	08:00	08-Apr-22	18:00	
723	RQ88599	OCC_193	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-2	BBMB	D	Permit required for inserting the secondary circuit of different CTs in newly Numerical Bus Bar Protection Scheme at PPH Talwara	07/Apr/2022	10:00	07/Apr/2022	18:00		PLANNED	Approved	07-Apr-22	10:00	07-Apr-22	18:00	



724	RQ88623	OCC_193	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV PANIPAT-DHULKOTE (BB) CKT-2	BBMB	D	Yearly Mtc.	07/Apr/2022	08:00	07/Apr/2022	18:00		PLANNED	Approved	07-Apr-22	08:00	07-Apr-22	18:00	
725	RQ88598	OCC_193	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-1	BBMB	D	Permit required for inserting the secondary circuit of different CTs in newly Numerical Bus Bar Protection Scheme at PPH Talwara	06/Apr/2022	10:00	06/Apr/2022	18:00		PLANNED	Approved	06-Apr-22	10:00	06-Apr-22	18:00	
726	RQ88622	OCC_193	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV PANIPAT-DHULKOTE (BB) CKT-1	BBMB	D	Yearly Mtc.	06/Apr/2022	08:00	06/Apr/2022	18:00		PLANNED	Approved	06-Apr-22	08:00	06-Apr-22	18:00	
727	RQ88619	OCC_193	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV DELHIRR(BB)-NARELA(DV) (BBMB) CKT-2	BBMB	D	Pre monsoon Maintenance	06/Apr/2022	08:00	06/Apr/2022	18:00		PLANNED	Approved	06-Apr-22	08:00	06-Apr-22	18:00	
728	RQ88614	OCC_193	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV JALANDHAR(BB)-JAMSHER(PS) (BB) CKT-1	BBMB	D	half yearly mtc of S/Stn equipments	06/Apr/2022	08:00	06/Apr/2022	18:00		PLANNED	Approved	06-Apr-22	08:00	06-Apr-22	18:00	
729	RQ88601	OCC_193	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-2	BBMB	D	Permit required for inserting the secondary circuit of different CTs in newly Numerical Bus Bar Protection Scheme at PPH Talwara	05/Apr/2022	10:00	05/Apr/2022	18:00		PLANNED	Approved	05-Apr-22	10:00	05-Apr-22	18:00	
730	RQ88618	OCC_193	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV DELHIRR(BB)-NARELA(DV) (BBMB) CKT-1	BBMB	D	Overhauling works.	05/Apr/2022	08:00	05/Apr/2022	18:00		PLANNED	Approved	05-Apr-22	08:00	05-Apr-22	18:00	

731	RQ88620	OCC_193	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV GANGUWAL-JAGADHARI (BB) CKT-1	BBMB	D	Half Yearly Mtc. Of sub station equipments .	05/Apr/2022	08:00	06/Apr/2022	18:00		PLANNED	Approved	05-Apr-22	08:00	06-Apr-22	18:00	
732	RQ88621	OCC_193	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHIWANI-HISSAR (BB) CKT-2	BBMB	D	For replacing Y phase due to High Tan Delta Value	05/Apr/2022	08:00	05/Apr/2022	18:00		PLANNED	Approved	05-Apr-22	08:00	05-Apr-22	18:00	
733	RQ88600	OCC_193	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-1	BBMB	D	Permit required for inserting the secondary circuit of different CTs in newly Numerical Bus Bar Protection Scheme at PPH Talwara	04/Apr/2022	10:00	04/Apr/2022	18:00		PLANNED	Approved	04-Apr-22	10:00	04-Apr-22	18:00	
734	RQ88610	OCC_193	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHAKRA_R-JAMALPUR (BB) CKT-2	BBMB	C	For Overhauling of 220kV Bus-I Isolator No. 211	04/Apr/2022	08:00	07/Apr/2022	18:00		PLANNED	Approved	04-Apr-22	08:00	07-Apr-22	18:00	
735	RQ88708	OCC_193	slcrs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2	BBMB	C	For Automation work at dadri end	04/Apr/2022	08:00	07/Apr/2022	18:00		PLANNED	Approved	04-Apr-22	08:00	07-Apr-22	18:00	
736	RQ88608	OCC_193	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2	BBMB	C	उपकेन्द्र के संचालति हेतु	04/Apr/2022	08:00	09/Apr/2022	18:00		PLANNED	Approved	04-Apr-22	08:00	09-Apr-22	18:00	
737	RQ88596	OCC_193	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV GANGUWAL-DHULKOTE (BB) CKT-1	BBMB	D	Half Yearly Mtc. Of Line and Sub-Station Equipment	01/Apr/2022	08:00	03/Apr/2022	18:00		PLANNED	Approved	01-Apr-22	08:00	03-Apr-22	18:00	
738	RQ87914	OCC_193	stuup_sd	AC TRANS MISSION LINE CIRCUIT	220 KV SULTANPUR(UP)-TANDA(NT) (UP) CKT-2	UPPTCL	D	For Routine Bay maintenance	26/Apr/2022	10:00	26/Apr/2022	18:00		PLANNED	Approved	26-Apr-22	10:00	26-Apr-22	18:00	

739	RQ87924	OCC_193	stuup_sd	AC TRANS MISSION LINE CIRCUIT	220 KV SAHARANPUR (UP)-KHODRI(UK) (UP) CKT-1	UPPTCL	D	Lopping chopping of trees in line corridor	25/Apr/2022	09:00	29/Apr/2022	18:00		PLANNED	Approved	25-Apr-22	09:00	29-Apr-22	18:00	
740	RQ88323	OCC_193	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV SAHARANPUR (PG)-SARSAWAN(U P) (UP) CKT-1	UPPTCL	D	FOR AMP OF LINE BAY EQUIPMENTS	20/Apr/2022	08:00	21/Apr/2022	18:00		PLANNED	Approved	20-Apr-22	08:00	21-Apr-22	18:00	
741	RQ87923	OCC_193	stuup_sd	AC TRANS MISSION LINE CIRCUIT	220 KV SARSAWAN(U P)-KHODRI(UK) (UP) CKT-1	UPPTCL	D	Lopping chopping of trees in line corridor	18/Apr/2022	09:00	22/Apr/2022	18:00		PLANNED	Approved	18-Apr-22	09:00	22-Apr-22	18:00	
742	RQ88324	OCC_193	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV SAHARANPUR (PG)-SARSAWAN(U P) (UP) CKT-2	UPPTCL	D	FOR AMP OF LINE BAY EQUIPMENTS	18/Apr/2022	08:00	19/Apr/2022	18:00		PLANNED	Approved	18-Apr-22	08:00	19-Apr-22	18:00	
743	RQ87922	OCC_193	stuup_sd	AC TRANS MISSION LINE CIRCUIT	220 KV NARA(UP)-ROORKEE(UK) (UP) CKT-1	UPPTCL	D	Lopping chopping of trees, jumper tightening	15/Apr/2022	09:00	16/Apr/2022	18:00		PLANNED	Approved	15-Apr-22	09:00	16-Apr-22	18:00	
744	RQ88326	OCC_193	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV SAHARANPUR (PG)-SAHARANPUR(UP) (UP) CKT-1	UPPTCL	D	FOR AMP OF LINE BAY EQUIPMENTS	11/Apr/2022	08:00	12/Apr/2022	18:00		PLANNED	Approved	11-Apr-22	08:00	12-Apr-22	18:00	
745	RQ88328	OCC_193	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV NANAUTA(UP)-SAHARANPUR(PG) (UP) CKT-1	UPPTCL	D	FOR AMP OF LINE BAY EQUIPMENTS	08/Apr/2022	08:00	09/Apr/2022	18:00		PLANNED	Approved	08-Apr-22	08:00	09-Apr-22	18:00	
746	RQ88135	OCC_193	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	220 KV FATEHPUR(PG)-FATEHPUR(U P) (UP) CKT-2	UPPTCL	D	Testing of CT	07/Apr/2022	09:00	07/Apr/2022	14:00		PLANNED	Approved	07-Apr-22	09:00	07-Apr-22	14:00	

747	RQ88327	OCC_193	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV KHARA(UP)-SAHARANPUR (PG) (UP) CKT-1	UPPTCL	D	FOR AMP OF LINE BAY EQUIPMENTS	06/Apr/2022	08:00	07/Apr/2022	18:00		PLANNED	Approved	06-Apr-22	08:00	07-Apr-22	18:00	
748	RQ87916	OCC_193	stuup_sd	AC TRANS MISSION LINE CIRCUIT	220 KV NAPP(NP)-SIMBHOLI(UP) (UP) CKT-1	UPPTCL	D	jumper tightening and conductor repairing	05/Apr/2022	09:00	06/Apr/2022	18:00	There will be NO supply interruption during this shutdown period	PLANNED	Approved	05-Apr-22	09:00	06-Apr-22	18:00	
749	RQ87904	OCC_193	stuup_sd	AC TRANS MISSION LINE CIRCUIT	220 KV PANTNAGAR(UK)-BAREILLY(UP) (UP) CKT-1	UPPTCL	C	Replacement of Defective Distance Protection Relay Panel	05/Apr/2022	09:00	06/Apr/2022	18:00		PLANNED	Approved	05-Apr-22	09:00	06-Apr-22	18:00	
750	RQ88325	OCC_193	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV SAHARANPUR (PG)-SHAMLI(UP) (UP) CKT-1	UPPTCL	D	FOR AMP OF LINE BAY EQUIPMENTS	04/Apr/2022	08:00	05/Apr/2022	18:00		PLANNED	Approved	04-Apr-22	08:00	05-Apr-22	18:00	
751	RQ88139	OCC_193	slcdv_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-4	DTL	C	Complete overhauling of its 220kV CGL make Circuit Breaker (Sr. No.- 17213C) by OEM.	26/Apr/2022	10:00	30/Apr/2022	17:00	Shutdown of bay is required.	PLANNED	Approved	26-Apr-22	10:00	30-Apr-22	17:00	
752	RQ88138	OCC_193	slcdv_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-1	DTL	C	Complete overhauling of its 220kV CGL make Circuit Breaker (Sr. No.- 17209C) by OEM.	05/Apr/2022	10:00	09/Apr/2022	17:00		PLANNED	Approved	05-Apr-22	10:00	09-Apr-22	17:00	
753	RQ88110	OCC_193	slcdv_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-2	DTL	D	General Maintenance works, Tree Trimming, Jumper Tighning & cleaning	02/Apr/2022	09:30	02/Apr/2022	14:00		PLANNED	Approved	02-Apr-22	09:30	02-Apr-22	14:00	
754	RQ88140	OCC_193	slcdv_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-1	DTL	C	Complete overhauling of its 220kV CGL make Circuit Breaker (Sr. No.- 17208C) by OEM.	01/Apr/2022	10:00	04/Apr/2022	17:00	Shutdown of bay is required.	PLANNED	Approved	01-Apr-22	10:00	04-Apr-22	17:00	

755	RQ88109	OCC_193	slcdv_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-1	DTL	D	General Maintenance works, Tree Trimming, Tan delta, Jumper Tighning & cleaning	01/Apr/2022	09:30	01/Apr/2022	14:00		PLANNED	Approved	01-Apr-22	09:30	01-Apr-22	14:00	
756	RQ88313	OCC_193	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHINMAL(PG)-SIROHI(RS) (RS) CKT-1	RRVPNL	D	FOR AMP OF LINE BAY EQUIPMENTS	26/Apr/2022	09:00	26/Apr/2022	13:00		PLANNED	Approved	26-Apr-22	09:00	26-Apr-22	13:00	
757	RQ88706	OCC_193	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV ANTA(NT)-SAKATPURA(RS) (RS) CKT-1	RRVPNL	D	Quartly maintenance work and Testing of Equipment	22/Apr/2022	08:00	22/Apr/2022	18:00		PLANNED	Approved	22-Apr-22	08:00	22-Apr-22	18:00	
758	RQ88714	OCC_193	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV RAPS_A(NP)-SAKATPURA(RS) (RS) CKT-1	RRVPNL	D	Quartly maintenance work and Testing of Equipment	18/Apr/2022	08:00	18/Apr/2022	18:00		PLANNED	Approved	18-Apr-22	08:00	18-Apr-22	18:00	
759	RQ88334	OCC_193	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHILWARA(RS)-KANKROLI(PG) (RS) CKT-1	RRVPNL	D	AMP of Line bay Equipment's at Kankroli End	11/Apr/2022	09:00	11/Apr/2022	13:00		PLANNED	Approved	11-Apr-22	09:00	11-Apr-22	13:00	
760	RQ88317	OCC_193	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-SEZJAIPUR(RS) (RS) CKT-1	RRVPNL	D	FOR AMP OF LINE BAY EQUIPMENTS	11/Apr/2022	08:00	11/Apr/2022	18:00		PLANNED	Approved	11-Apr-22	08:00	11-Apr-22	18:00	
761	RQ88315	OCC_193	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-VATIKA(RS) (RS) CKT-2	RRVPNL	D	FOR AMP OF LINE BAY EQUIPMENTS	08/Apr/2022	08:00	08/Apr/2022	18:00		PLANNED	Approved	08-Apr-22	08:00	08-Apr-22	18:00	
762	RQ88314	OCC_193	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-VATIKA(RS) (RS) CKT-1	RRVPNL	D	FOR AMP OF LINE BAY EQUIPMENTS	06/Apr/2022	08:00	06/Apr/2022	18:00		PLANNED	Approved	06-Apr-22	08:00	06-Apr-22	18:00	

763	RQ88316	OCC_193	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-CHAKSU(RS) (RS) CKT-1	RRVPNL	D	FOR AMP OF LINE BAY EQUIPMENTS	04/Apr/2022	08:00	04/Apr/2022	18:00		PLANNED	Approved	04-Apr-22	08:00	04-Apr-22	18:00	
764	RQ88318	OCC_193	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-GONER(RS) (RS) CKT-1	RRVPNL	D	FOR AMP OF LINE BAY EQUIPMENTS	01/Apr/2022	08:00	01/Apr/2022	18:00		PLANNED	Approved	01-Apr-22	08:00	01-Apr-22	18:00	
765	RQ88149	OCC_193	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	220 KV DHAULIGANGA(NH)-BAREILLY(UP) (PG) CKT-1	POWER GRID	D	To take 25 MVAR Line Reactor installed at NHPC Dhauliganga In Service for AMP work	25/Apr/2022	15:00	25/Apr/2022	16:00		PLANNED	Approved	25-Apr-22	15:00	25-Apr-22	16:00	
766	RQ88145	OCC_193	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	220 KV DHAULIGANGA(NH)-BAREILLY(UP) (PG) CKT-1	POWER GRID	D	To take 25 MVAR Non-Switchable Line Reactor installed at NHPC Dhauliganga In Service for AMP work	25/Apr/2022	10:00	25/Apr/2022	11:00		PLANNED	Approved	25-Apr-22	10:00	25-Apr-22	11:00	
767	RQ88039	OCC_193	antagas_sd	AC TRANS MISSION LINE CIRCUIT	220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1	POWER GRID	C	Annual Bay maintenance work Checking of CB, LA, CT, VT etc	25/Apr/2022	08:00	27/Apr/2022	18:00	Line Shut down Required	PLANNED	Approved	25-Apr-22	08:00	27-Apr-22	18:00	Powergrid gave consent.
768	RQ88223	OCC_193	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-JHUSI(UP) (PG) CKT-1	POWER GRID	D	For replacement of porcelain insulators with polymer at major crossings & Insulator cleaning work	23/Apr/2022	09:00	23/Apr/2022	18:00		PLANNED	Approved	23-Apr-22	09:00	23-Apr-22	18:00	
769	RQ88143	OCC_193	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	220 KV PITHORAGARH(PG)-BAREILLY(UP) (PG) CKT-1	POWER GRID	D	For Firmware Upgradation of Relay	20/Apr/2022	10:00	20/Apr/2022	12:00		PLANNED	Approved	20-Apr-22	10:00	20-Apr-22	12:00	
770	RQ88142	OCC_193	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	220 KV DHAULIGANGA(NH)-PITHORAGARH(PG) (PG) CKT-1	POWER GRID	D	For Firmware Upgradation of Relay	19/Apr/2022	10:00	19/Apr/2022	12:00		PLANNED	Approved	19-Apr-22	10:00	19-Apr-22	12:00	

771	RQ88881	OCC_193	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PG) CKT-2	POWER GRID	D	For AMP works & rectification works of bent peak at location no. 3 & 24.	15/Apr/2022	09:00	16/Apr/2022	18:00		PLANNED	Approved	15-Apr-22	09:00	16-Apr-22	18:00	
772	RQ88880	OCC_193	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PG) CKT-1	POWER GRID	D	For AMP works & rectification works of bent peak at location no. 3 & 24.	15/Apr/2022	09:00	16/Apr/2022	18:00		PLANNED	Approved	15-Apr-22	09:00	16-Apr-22	18:00	
773	RQ88252	OCC_193	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2	POWER GRID	D	Maintenance work such as refixing Cond. VD, Arcing horn and Grading ring and other ckt 220 kv Anta-Bhilwara ckt-I in Non Auto- mode.	13/Apr/2022	09:00	13/Apr/2022	18:00		PLANNED	Approved	13-Apr-22	09:00	13-Apr-22	18:00	
774	RQ88251	OCC_193	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1	POWER GRID	D	Maintenance work such as refixing Cond. VD, Arcing horn and Grading ring and other ckt 220 kv Anta-Bhilwara ckt-II in Non Auto- mode.	12/Apr/2022	09:00	12/Apr/2022	18:00		PLANNED	Approved	12-Apr-22	09:00	12-Apr-22	18:00	
775	RQ88878	OCC_193	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-1	POWER GRID	D	For repair and rectification work of tower at location No. 131	11/Apr/2022	09:00	14/Apr/2022	18:00		PLANNED	Approved	11-Apr-22	09:00	14-Apr-22	18:00	
776	RQ88879	OCC_193	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-2	POWER GRID	D	For repair and rectification work of tower at location No. 131	11/Apr/2022	09:00	14/Apr/2022	18:00		PLANNED	Approved	11-Apr-22	09:00	14-Apr-22	18:00	
777	RQ88602	OCC_193	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV JESSORE(HP)-PONG(BB) (PG) CKT-1	POWER GRID	D	Permit required for inserting the secondary circuit of different CTs in newly Numerical Bus Bar Protection Scheme at PPH Talwara	09/Apr/2022	10:00	09/Apr/2022	18:00		PLANNED	Approved	09-Apr-22	10:00	09-Apr-22	18:00	

778	RQ88603	OCC_193	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BAIRASIUL(NH)-PONG(BB)(PG) CKT-1	POWER GRID	D	Permit required for inserting the secondary circuit of different CTs in newly Numerical Bus Bar Protection Scheme at PPH Talwara	08/Apr/2022	10:00	08/Apr/2022	18:00		PLANNED	Approved	08-Apr-22	10:00	08-Apr-22	18:00	
779	RQ88320	OCC_193	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS)(PG) CKT-1	POWER GRID	D	FOR REPLACEMENT OF FLASHOVER INSULATOR	06/Apr/2022	08:00	07/Apr/2022	18:00		PLANNED	Approved	06-Apr-22	08:00	07-Apr-22	18:00	
780	RQ88239	OCC_193	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS)(PG) CKT-1	POWER GRID	D	For replacement of faulty insulator string with new one insulator strings at loc no 294 and other maintenance work	05/Apr/2022	09:00	05/Apr/2022	18:00	AMP for summer preparation	PLANNED	Approved	05-Apr-22	09:00	05-Apr-22	18:00	
781	RQ88226	OCC_193	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAHAR(NT) (PG) CKT-4	POWER GRID	D	For LA orientation rectification at Kanpur	05/Apr/2022	09:00	05/Apr/2022	18:00		PLANNED	Approved	05-Apr-22	09:00	05-Apr-22	18:00	
782	RQ88332	OCC_193	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV SAWAIMADH OPUR(RS)-DAUSA(RS)(PG) CKT-1	POWER GRID	C	Line Diversion Work due to NHAI Highway	05/Apr/2022	08:00	14/Apr/2022	18:00		PLANNED	Approved	05-Apr-22	08:00	14-Apr-22	18:00	
783	RQ88331	OCC_193	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV ANTA(NT)-LALSOTE(RS)(PG) CKT-1	POWER GRID	C	Line Diversion Work due to NHAI Highway	05/Apr/2022	08:00	14/Apr/2022	18:00		PLANNED	Approved	05-Apr-22	08:00	14-Apr-22	18:00	
784	RQ88889	OCC_193	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-NEHRIAN(HP)(PG) CKT-1	POWER GRID	C	Rectification of SF6 leakage in Bay 204.	04/Apr/2022	10:00	08/Apr/2022	18:00		PLANNED	Approved	04-Apr-22	10:00	08-Apr-22	18:00	subject to HP consent.



785	RQ88890	OCC_193	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-NEHRIAN(HP) (PG) CKT-2	POWER GRID	C	Rectification of SF6 leakage in Bay 204.	04/Apr/2022	10:00	08/Apr/2022	18:00		PLANNED	Approved	04-Apr-22	10:00	08-Apr-22	18:00	subject to HP consent.
786	RQ88218	OCC_193	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-ALLAHABADR EWAROAD(U P) (PG) CKT-2	POWER GRID	D	Fixing of new jumper at Loc-12 and jumper tightening work	04/Apr/2022	09:00	04/Apr/2022	18:00		PLANNED	Approved	04-Apr-22	09:00	04-Apr-22	18:00	
787	RQ88038	OCC_193	antagas_sd	AC TRANS MISSION LINE CIRCUIT	220 KV ANTA(NT)-RAPS_B(NP) (PG) CKT-1	POWER GRID	D	Annual Bay maintenance work Checking of CB, LA, CT, VT etc	04/Apr/2022	08:00	06/Apr/2022	18:00	Line Shut down Required	PLANNED	Approved	04-Apr-22	08:00	06-Apr-22	18:00	Powergrid gave consent.
788	RQ88217	OCC_193	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-ALLAHABADR EWAROAD(U P) (PG) CKT-1	POWER GRID	D	For jumper tightening work, fixing of PG clamp at Loc 10, 11. and Relay testing work	02/Apr/2022	09:00	02/Apr/2022	18:00		PLANNED	Approved	02-Apr-22	09:00	02-Apr-22	18:00	
789	RQ88847	OCC_193	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV HIRANAGAR(PDD)-SARNA(PS) (PG) CKT-1	POWER GRID	D	For replacement of Flashover Polymer Insulator on Tower No 59.	01/Apr/2022	10:00	01/Apr/2022	15:00		PLANNED	Approved	01-Apr-22	10:00	01-Apr-22	15:00	
790	RQ88841	OCC_193	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV KISHENGANG A(NH)-WAGOORA(PG) (PG) CKT-2	POWER GRID	D	For rectification of damaged peak at tower loc no. 309	01/Apr/2022	08:00	02/Apr/2022	18:00		PLANNED	Approved	01-Apr-22	08:00	02-Apr-22	18:00	
791	RQ88840	OCC_193	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV KISHENGANG A(NH)-WAGOORA(PG) (PG) CKT-1	POWER GRID	D	For rectification of damaged peak at tower loc no. 309	01/Apr/2022	08:00	02/Apr/2022	18:00		PLANNED	Approved	01-Apr-22	08:00	02-Apr-22	18:00	
792	RQ88319	OCC_193	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV DUNI(RS)-JAIPUR SOUTH(PG) (RS) CKT-1	RRVUN L	D	FOR AMP OF LINE BAY EQUIPMENTS	13/Apr/2022	08:00	13/Apr/2022	18:00		PLANNED	Approved	13-Apr-22	08:00	13-Apr-22	18:00	

793	RQ88208	OCC_193	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Preventive maintenance work of the 220kV Transmission Line which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	11/Apr/2022	10:00	12/Apr/2022	16:30	Shutdown required on daily basis from 10:00 to 16:30 hrs. Power of ADHPL and Phozal HPPTCL will be evacuated through 220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT 1 and 220 KV AD HYDRO(AD)-Nallagarh (PG) (ADHPL) Ckt-1.	PLANNED	Approved	11-Apr-22	10:00	12-Apr-22	16:30	
794	RQ88206	OCC_193	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Preventive maintenance work of the 220kV Transmission Line which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	04/Apr/2022	10:00	09/Apr/2022	16:30	Shutdown required on daily basis from 10:00 to 16:30 hrs. Power of ADHPL and Phozal HPPTCL will be evacuated through 220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT 1 and 220 KV AD HYDRO(AD)-Nallagarh (PG) (ADHPL) Ckt-1.	PLANNED	Approved	04-Apr-22	10:00	09-Apr-22	16:30	

795	RQ88205	OCC_193	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Preventive maintenance work of the 220kV Transmission Line which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	01/Apr/2022	10:00	02/Apr/2022	16:30	Shutdown required on daily basis from 10:00 to 16:30 hrs. Power of ADHPL and Phozal HPPTCL will be evacuated through 220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT 1 and 220 KV AD HYDRO(AD)-Nallagarh (PG) (ADHPL) CKT-1.	PLANNED	Approved	01-Apr-22	10:00	02-Apr-22	16:30	
796	RQ88915	OCC_193	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	SD required for removal of Aviation Globules for OPGW installation works under ULDC scheme.	01/Apr/2022	08:00	25/Apr/2022	18:00		PLANNED	Approved	01-Apr-22	08:00	25-Apr-22	18:00	
797	RQ88914	OCC_193	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	SD required for removal of Aviation Globules for OPGW installation works under ULDC scheme.	01/Apr/2022	07:00	25/Apr/2022	18:00		PLANNED	Approved	01-Apr-22	07:00	25-Apr-22	18:00	
798	RQ88913	OCC_193	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1	ADHPL	D	SD required for removal of Aviation Globules for OPGW installation works under ULDC scheme.	01/Apr/2022	07:00	25/Apr/2022	18:00		PLANNED	Approved	01-Apr-22	07:00	25-Apr-22	18:00	
799	RQ88936	OCC_193	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Non-auto mode required for OPGW installation works under ULDC scheme.	01/Apr/2022	07:00	30/Apr/2022	18:00		PLANNED	Approved	01-Apr-22	07:00	30-Apr-22	18:00	

800	RQ88935	OCC_193	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Non-auto mode required for OPGW installation works under ULDC scheme.	01/Apr/2022	07:00	30/Apr/2022	18:00		PLANNED	Approved	01-Apr-22	07:00	30-Apr-22	18:00	
801	RQ88934	OCC_193	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1	ADHPL	D	Non-auto mode required for OPGW installation works under ULDC scheme.	01/Apr/2022	07:00	30/Apr/2022	18:00		PLANNED	Approved	01-Apr-22	07:00	30-Apr-22	18:00	
802	RQ88634	OCC_193	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV DEHAR(BB)-KANGOO(HP) (HP) CKT-1	HPPTCL	C	To replace 3 nos. 245 KV CTs between Bus Isolator No. 210 and extended Bus 220 Kv Bus Section II.	11/Apr/2022	08:00	13/Apr/2022	18:00		PLANNED	Approved	11-Apr-22	08:00	13-Apr-22	18:00	
803	RQ87917	OCC_193	stuup_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MEERUT(PG)-SIMBHOLI(UP) (PG) CKT-1	POWER GRID,UPPTCL	D	jumper tightening and conductor repairing	07/Apr/2022	09:00	08/Apr/2022	18:00	There will be NO supply interruption during this shutdown period	PLANNED	Approved	07-Apr-22	09:00	08-Apr-22	18:00	
804	RQ87898	OCC_193	sldcuk_sd	AC TRANS MISSION LINE CIRCUIT	220 KV SINGOLI BHATWARI(SINGOLI(LTUHP))-SRINAGAR(UK) (PTCUL) CKT-2	PTCUL, SINGOLI(LTUHP)	D	for scheduled maintenance & lopping chopping of tree branches in the line corridor	06/Apr/2022	10:00	08/Apr/2022	16:00		PLANNED	Approved	06-Apr-22	10:00	08-Apr-22	16:00	
805	RQ87897	OCC_193	sldcuk_sd	AC TRANS MISSION LINE CIRCUIT	220 KV SINGOLI BHATWARI(SINGOLI(LTUHP))-SRINAGAR(UK) (PTCUL) CKT-1	PTCUL, SINGOLI(LTUHP)	D	for scheduled maintenance & lopping chopping of tree branches in the line corridor	06/Apr/2022	10:00	08/Apr/2022	16:00		PLANNED	Approved	06-Apr-22	10:00	08-Apr-22	16:00	
806	RQ88701	OCC_193	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV AGRA(PG)-SIKANDRA(UP) (PG) CKT-1	POWER GRID,RVPPNL	C	For earthwire replacement work	04/Apr/2022	08:00	13/Apr/2022	18:00		PLANNED	Approved	04-Apr-22	08:00	13-Apr-22	18:00	UP gave consent.

807	RQ88755	OCC_193	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) CKT-2	AHEJOL	D	Line/bay maintenance work	02/Apr/2022	17:00	02/Apr/2022	23:00		PLANNED	Approved	02-Apr-22	17:00	02-Apr-22	23:00	Subject to respective renewable generator consent
808	RQ88754	OCC_193	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-1	AHEJOL	D	Line/bay maintenance work	01/Apr/2022	17:00	01/Apr/2022	23:00		PLANNED	Approved	01-Apr-22	17:00	01-Apr-22	23:00	Subject to respective renewable generator consent
809	RQ88752	OCC_193	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJ3L PSS HB_FGRAH_PG (AHEJ3L) (AHEJ3L) CKT-1	AHEJ3L	D	Line/bay maintenance work	02/Apr/2022	17:00	02/Apr/2022	23:00		PLANNED	Approved	02-Apr-22	17:00	02-Apr-22	23:00	Subject to respective renewable generator consent
810	RQ88753	OCC_193	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJ2L PSS HB_FGRAH_PG (AHEJ2L) (AHEJ2L) CKT-1	AHEJ2L	D	Line/bay maintenance work	01/Apr/2022	17:00	01/Apr/2022	23:00		PLANNED	Approved	01-Apr-22	17:00	01-Apr-22	23:00	Subject to respective renewable generator consent
811	RQ88937	OCC_193	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV CHAMERA_3(NH)-BUDHIL(LB) (LB) CKT-1	GREEN KO BUDHIL	D	Non-auto mode required for OPGW installation works under ULDC scheme.	01/Apr/2022	07:00	30/Apr/2022	18:00		PLANNED	Approved	01-Apr-22	07:00	30-Apr-22	18:00	
812	RQ88122	OCC_193	cpcc3_sd	BUS	220KV BUS 2 AT FATEHPUR(PG)	POWER GRID	D	AMP Works	29/Apr/2022	10:00	29/Apr/2022	18:00		PLANNED	Approved	29-Apr-22	10:00	29-Apr-22	18:00	
813	RQ88764	OCC_193	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)	POWER GRID	D	For Busbar Bay unit retrofitment	29/Apr/2022	08:00	29/Apr/2022	18:00		PLANNED	Approved	29-Apr-22	08:00	29-Apr-22	18:00	
814	RQ88770	OCC_193	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)	POWER GRID	D	Retrofitment of existing 20589B Isolator By DTL	29/Apr/2022	08:00	29/Apr/2022	18:00		PLANNED	Approved	29-Apr-22	08:00	29-Apr-22	18:00	

815	RQ88121	OCC_193	cpcc3_sd	BUS	220KV BUS 1 AT FATEHPUR(PG)	POWER GRID	D	AMP Works	28/Apr/2022	10:00	28/Apr/2022	18:00		PLANNED	Approved	28-Apr-22	10:00	28-Apr-22	18:00	
816	RQ88763	OCC_193	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)	POWER GRID	D	For Busbar Bay unit retrofit	28/Apr/2022	08:00	28/Apr/2022	18:00		PLANNED	Approved	28-Apr-22	08:00	28-Apr-22	18:00	
817	RQ88766	OCC_193	cpcc1_sd	BUS	220KV BUS 4 AT MANDOLA(PG)	POWER GRID	D	For Busbar Bay unit Retrofitment	27/Apr/2022	08:00	27/Apr/2022	18:00		PLANNED	Approved	27-Apr-22	08:00	27-Apr-22	18:00	
818	RQ88765	OCC_193	cpcc1_sd	BUS	220KV BUS 3 AT MANDOLA(PG)	POWER GRID	D	For Busbar Bay unit retrofit	26/Apr/2022	08:00	26/Apr/2022	18:00		PLANNED	Approved	26-Apr-22	08:00	26-Apr-22	18:00	
819	RQ88769	OCC_193	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)	POWER GRID	D	Retrofitment of existing 20589B Isolator By DTL	21/Apr/2022	08:00	21/Apr/2022	18:00		PLANNED	Approved	21-Apr-22	08:00	21-Apr-22	18:00	
820	RQ88564	OCC_193	cpcc1_sd	BUS	220KV BUS 2 AT SAHARANPUR (PG)	POWER GRID	D	For the erection work of 220 kV Bay under Substation extension package SS-57	21/Apr/2022	08:00	22/Apr/2022	18:00		PLANNED	Approved	21-Apr-22	08:00	22-Apr-22	18:00	
821	RQ88563	OCC_193	cpcc1_sd	BUS	220KV BUS 1 AT SAHARANPUR (PG)	POWER GRID	D	For the erection work of 220 kV Bay under Substation extension package SS-57	19/Apr/2022	08:00	20/Apr/2022	18:00		PLANNED	Approved	19-Apr-22	08:00	20-Apr-22	18:00	
822	RQ88144	OCC_193	cpcc3_sd	BUS	220KV BUS 1 AT SITARGANJ(PG)	POWER GRID	D	AMP Works	12/Apr/2022	10:00	12/Apr/2022	18:00		PLANNED	Approved	12-Apr-22	10:00	12-Apr-22	18:00	

823	RQ88887	OCC_193	cpcc2_sd	BUS	220KV BUS 2 AT HAMIRPUR(PG)	POWER GRID	D	Rectification of SF6 leakage in Bay 204.	09/Apr/2022	10:00	09/Apr/2022	18:00		PLANNED	Approved	09-Apr-22	10:00	09-Apr-22	18:00	
824	RQ88886	OCC_193	cpcc2_sd	BUS	220KV BUS 1 AT HAMIRPUR(PG)	POWER GRID	D	Rectification of SF6 leakage in Bay 204.	09/Apr/2022	10:00	09/Apr/2022	18:00		PLANNED	Approved	09-Apr-22	10:00	09-Apr-22	18:00	
825	RQ88578	OCC_193	cpcc1_sd	BUS	220 KV BIKANER(PG) BUS 2	POWER GRID	C	FOR DROPPER CONNECTION FROM BUS2 TO ICT2 JACK BUS	08/Apr/2022	18:00	11/Apr/2022	04:00	from 1800 hrs to 0400 hrs daily basis.	PLANNED	Approved	08-Apr-22	18:00	11-Apr-22	04:00	
826	RQ88768	OCC_193	cpcc1_sd	BUS	220KV BUS 4 AT MANDOLA(PG)	POWER GRID	D	AMP WORK	08/Apr/2022	08:00	08/Apr/2022	18:00		PLANNED	Approved	08-Apr-22	08:00	08-Apr-22	18:00	
827	RQ88767	OCC_193	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)	POWER GRID	D	AMP WORK	07/Apr/2022	08:00	07/Apr/2022	18:00		PLANNED	Approved	29-Apr-22	08:00	29-Apr-22	18:00	
828	RQ88577	OCC_193	cpcc1_sd	BUS	220 KV BIKANER(PG) BUS 1	POWER GRID	C	FOR REMAINING CONSTRUCTION WORK	04/Apr/2022	18:00	07/Apr/2022	04:00	from 1800 hrs to 0400 hrs daily basis.	PLANNED	Approved	04-Apr-22	18:00	07-Apr-22	04:00	
829	RQ88557	OCC_193	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 4	POWER GRID	C	For NEW 220 KV SLAOR BAYS/ICT IN PHASE -2	02/Apr/2022	17:00	03/Apr/2022	05:00	220 KV Bus Bar-2A & 2B at Fatehgarh-2 S/S	PLANNED	Approved	02-Apr-22	17:00	03-Apr-22	05:00	220 KV Bus Bar-2A & 2B at Fatehgarh-2 S/S. No generation evacuation constraint as confirmed by PG

830	RQ88559	OCC_193	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 2	POWER GRID	C	For NEW 220 KV SLAOR BAYS/ICT IN PHASE -2	02/Apr/2022	17:00	03/Apr/2022	05:00	220 KV Bus Bar-2A & 2B at Fatehgarh-2 S/S	PLANNED	Approved	02-Apr-22	17:00	03-Apr-22	05:00	220 KV Bus Bar-2A & 2B at Fatehgarh-2 S/S. No generation evacuation constraint as confirmed by PG
831	RQ88558	OCC_193	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 1	POWER GRID	C	For NEW 220 KV SLAOR BAYS/ICT IN PHASE -2	01/Apr/2022	17:00	02/Apr/2022	05:00	220 KV Bus Bar-1A & 1B at Fatehgarh-2 S/S	PLANNED	Approved	01-Apr-22	17:00	02-Apr-22	05:00	220 KV Bus Bar-1A & 1B at Fatehgarh-2 S/S. No generation evacuation constraint as confirmed by PG
832	RQ88560	OCC_193	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 3	POWER GRID	C	For NEW 220 KV SLAOR BAYS/ICT IN PHASE -2	01/Apr/2022	17:00	02/Apr/2022	05:00	220 KV Bus Bar-1A & 1B at Fatehgarh-2 S/S	PLANNED	Approved	01-Apr-22	17:00	02-Apr-22	05:00	220 KV Bus Bar-1A & 1B at Fatehgarh-2 S/S.No generation evacuation constraint as confirmed by PG
833	RQ88043	OCC_193	antagas_sd	BUS	220KV BUS 1 AT ANTA(NT)	NTPC	D	Annual checking of Main Bus 1 Isolator of Bay	27/Apr/2022	08:00	27/Apr/2022	18:00	Bus Shutdown required	PLANNED	Approved	27-Apr-22	08:00	27-Apr-22	18:00	
834	RQ88042	OCC_193	antagas_sd	BUS	220KV BUS 2 AT ANTA(NT)	NTPC	C	Annual Bay Maintenance work for CB testing and Main Bus-2 Isolator checking	25/Apr/2022	08:00	26/Apr/2022	18:00	Bus Shutdown required	PLANNED	Approved	25-Apr-22	08:00	26-Apr-22	18:00	
835	RQ88041	OCC_193	antagas_sd	BUS	220KV BUS 1 AT ANTA(NT)	NTPC	D	Annual checking of Main Bus 1 Isolator of Bay	06/Apr/2022	08:00	06/Apr/2022	18:00	Bus Shutdown required	PLANNED	Approved	06-Apr-22	08:00	06-Apr-22	18:00	
836	RQ88040	OCC_193	antagas_sd	BUS	220KV BUS 2 AT ANTA(NT)	NTPC	C	Annual Bay Maintenance work for CB testing and Main Bus-2 Isolator checking	04/Apr/2022	08:00	05/Apr/2022	18:00	Main Bus 2 shutdown required	PLANNED	Approved	04-Apr-22	08:00	05-Apr-22	18:00	
837	RQ88291	OCC_193	indigrd_sd	BUS	220 KV SOHNA ROAD (GPTL) - BUS 2	GPTL	D	AMP Works	20/Apr/2022	08:00	20/Apr/2022	20:00	Annual Maintenance Works	PLANNED	Approved	20-Apr-22	08:00	20-Apr-22	20:00	
838	RQ88290	OCC_193	indigrd_sd	BUS	220 KV SOHNA ROAD (GPTL) - BUS 1	GPTL	D	AMP Works	19/Apr/2022	08:00	19/Apr/2022	20:00	Annual Maintenance Works	PLANNED	Approved	19-Apr-22	08:00	19-Apr-22	20:00	



839	RQ88699	OCC_193	sidcrs_sd	AC TRANS MISSION LINE CIRCUIT	132 KV AMARPURAT HEDI(RS)-HISAR(BB) (RS) CKT-1	RRVPN L	D	Line Patrolling and Maintenance	21/Apr/2022	08:00	21/Apr/2022	18:00		PLANNED	Approved	21-Apr-22	08:00	21-Apr-22	18:00	
840	RQ88838	OCC_193	cpcc3_sd	BUS	132 KV SITARGANJ(PG) - BUS 1	POWER GRID	D	AMP work	24/Apr/2022	10:00	24/Apr/2022	17:00		PLANNED	Approved	07-Apr-22	10:00	07-Apr-22	17:00	
841	RQ88277	OCC_193	cpcc3_sd	BUS	132 KV SITARGANJ(PTCUL) - BUS 1	PTCUL	D	AMP Works	01/Apr/2022	10:00	01/Apr/2022	18:00	Shutdown requested for 24.03.2022	PLANNED	Approved	01-Apr-22	10:00	01-Apr-22	18:00	
842	RQ88288	OCC_193	indigrd_sd	BAY	209 MAIN BAY - 220 KV SOHNA ROAD (GPTL) - BUS 1 (GPTL) AT SOHNA ROAD (GPTL)	GPTL	D	AMP Works	27/Apr/2022	08:00	27/Apr/2022	20:00	Annual Maintenance Works	PLANNED	Approved	27-Apr-22	08:00	27-Apr-22	20:00	
843	RQ88289	OCC_193	indigrd_sd	BAY	208 BUS COUPLER BAY - 220 KV SOHNA ROAD (GPTL) - BUS 1 (GPTL) AND 220 KV SOHNA ROAD (GPTL) - BUS 2 AT 220 KV SOHNA ROAD (GPTL) (GPTL)	GPTL	D	AMP Works	26/Apr/2022	08:00	26/Apr/2022	20:00	Annual Maintenance Works	PLANNED	Approved	26-Apr-22	08:00	26-Apr-22	20:00	
844	RQ88286	OCC_193	indigrd_sd	BAY	207 MAIN BAY - 220 KV SOHNA ROAD (GPTL) - BUS 1 (GPTL) AT SOHNA ROAD (GPTL)	GPTL	D	AMP Works	25/Apr/2022	08:00	25/Apr/2022	20:00	Annual Maintenance Works	PLANNED	Approved	25-Apr-22	08:00	25-Apr-22	20:00	

845	RQ88287	OCC_193	indigrid_sd	BAY	209 MAIN BAY - 220 KV SOHNA ROAD (GPTL) - BUS 1 (GPTL) AT SOHNA ROAD (GPTL)	GPTL	D	AMP Works	20/Apr/2022	08:00	20/Apr/2022	20:00	Annual Maintenance Works	PLANNED	Approved	20-Apr-22	08:00	20-Apr-22	20:00	
846	RQ88285	OCC_193	indigrid_sd	BAY	207 MAIN BAY - 220 KV SOHNA ROAD (GPTL) - BUS 1 (GPTL) AT SOHNA ROAD (GPTL)	GPTL	D	AMP Works	19/Apr/2022	08:00	19/Apr/2022	20:00	Annual Maintenance Works	PLANNED	Approved	19-Apr-22	08:00	19-Apr-22	20:00	
847	RQ88284	OCC_193	indigrid_sd	BAY	206 MAIN BAY - 220 KV SOHNA ROAD (GPTL)-BADSHAHPUR(HV) (HVPNL) CKT-2 (GPTL) AT SOHNA ROAD(GPTL)	GPTL	D	AMP Works	12/Apr/2022	08:00	12/Apr/2022	20:00	Annual Maintenance Works	PLANNED	Approved	12-Apr-22	08:00	12-Apr-22	20:00	
848	RQ88283	OCC_193	indigrid_sd	BAY	210 MAIN BAY - 220 KV SOHNA ROAD (GPTL)-BADSHAHPUR(HV) (HVPNL) CKT-1 (GPTL) AT SOHNA ROAD (GPTL)	GPTL	D	AMP Works	11/Apr/2022	08:00	11/Apr/2022	20:00	Annual Maintenance Works	PLANNED	Approved	11-Apr-22	08:00	11-Apr-22	20:00	
849	RQ88802	OCC_193	cpcc1_sd	BAY	212 MAIN BAY - 220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1 AT DEBARI(RS)	POWER GRID	C	Overhauling of main bay Circuit breaker , Line remain service through transfer bus circuit breaker at Debari end /RRVNL end.AUTORECLOSE WILL BE OUT OF SERVICE DURING LINE IN SERVICE WITH Transfer bus	25/Apr/2022	08:00	30/Apr/2022	18:00		PLANNED	Approved	25-Apr-22	08:00	30-Apr-22	18:00	

850	RQ88831	OCC_193	cpcc1_sd	BAY	203 MAIN BAY - 400/220 KV 315 MVA ICT 3 AT BAWANA(DV) (POWERGRID)	POWER GRID	C	ABB BREAKER OVERHAULLING	23/Apr/2022	08:00	29/Apr/2022	18:00		PLANNED	Approved	23-Apr-22	08:00	29-Apr-22	18:00	ICT shall remain in service.
851	RQ88116	OCC_193	slcdv_sd	BAY	218 MAIN BAY - 220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-3 (POWERGRID) AT 220 KV MANDOLA(PG)	POWER GRID	C	Complete overhauling of its 220kV CGL make Circuit Breaker (Sr. No.- 17214C) by OEM.	21/Apr/2022	10:00	24/Apr/2022	17:00		PLANNED	Approved	21-Apr-22	10:00	24-Apr-22	17:00	
852	RQ88801	OCC_193	cpcc1_sd	BAY	208 MAIN BAY - 220 KV RAPS_B(NP)-CHITTORGAR H(RS) (PG) CKT-1 AT CHITTORGAR H(RS)	POWER GRID	C	Overhauling of main bay Circuit breaker , Line remain service through transfer bus circuit breaker at Chanderia /RRVPL end.AUTORECLOSE WILL BE OUT OF SERVICE DURING LINE IN SERVICE WITH Transfer bus .	18/Apr/2022	08:00	23/Apr/2022	18:00		PLANNED	Approved	18-Apr-22	08:00	23-Apr-22	18:00	
853	RQ88117	OCC_193	slcdv_sd	BAY	219 MAIN BAY - 220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-2 (POWERGRID)	POWER GRID	C	Complete overhauling of its 220kV CGL make Circuit Breaker (Sr. No.- 17212C) by OEM.	16/Apr/2022	10:00	19/Apr/2022	17:00		PLANNED	Approved	16-Apr-22	10:00	19-Apr-22	17:00	

854	RQ88118	OCC_193	sidcdv_sd	BAY	203 MAIN BAY - 220 KV MANDOLA(PG)- GOPALPUR(DTL) (DTL) CKT-2 (POWERGRID)	POWER GRID	C	Complete overhauling of its 220kv CGL make Circuit Breaker (Sr. No.- 17207C) by OEM.	11/Apr/2022	10:00	14/Apr/2022	17:00		PLANNED	Approved	11-Apr-22	10:00	14-Apr-22	17:00	
855	RQ88800	OCC_193	cpcc1_sd	BAY	209 MAIN BAY - 220 KV RAPS_B(NP)-CHITTORGAR H(RS) (PG) CKT-2 AT CHITTORGAR H(RS)	POWER GRID	C	Overhauling of main bay Circuit breaker , Line remain service through transfer bus circuit breaker at Chanderia /RRV PNL end.AUTORECLOSE WILL BE OUT OF SERVICE DURING LINE IN SERVICE WITH Transfer bus .	01/Apr/2022	08:00	30/Apr/2022	18:00		PLANNED	Approved	01-Apr-22	08:00	30-Apr-22	18:00	
856	RQ88837	OCC_193	bbmb_sd	BAY	A-15 BUS COUPLER BAY - 220KV BUS 1 AT SAMAYPUR(BB) (BBMB) AND 220KV BUS 2 AT SAMAYPUR(BB) AT 220 KV SAMAYPUR(BB) (BBMB)	BBMB	C	Automation of Substation	18/Apr/2022	08:00	23/Apr/2022	18:00		PLANNED	Approved	18-Apr-22	08:00	23-Apr-22	18:00	
857	RQ88782	OCC_193	cpcc1_sd	FSC	FSC(40%) OF 400 KV KANPUR-BALLABHGAR H (PG) CKT-3 AT BALLABHGAR H(PG)	POWER GRID	C	FOR FIREWALL INSTALLATION WORK IN FSC PLATFORM	16/Apr/2022	08:00	30/Apr/2022	18:00		PLANNED	Approved	16-Apr-22	08:00	30-Apr-22	18:00	
858	RQ88870	OCC_193	cpcc2_sd	SVC/ST ATCOM	SVC No 1(-400/+600MVAR) at 400 KV Ludhiana(PG)	POWER GRID	D	For replacement of controller cards.	06/Apr/2022	10:00	06/Apr/2022	15:00		PLANNED	Approved	06-Apr-22	10:00	06-Apr-22	15:00	

859	RQ88141	OCC_193	cpcc3_sd	TCSC	TCSC OF 400 KV GORAKHPUR-MUZAFFARPUR (PG) CKT-2 AT GORAKHPUR(PG)	POWER GRID	C	Overhauling of Bypass Circuit Breakers BBR1 & BBR2	04/Apr/2022	10:00	15/Apr/2022	18:00		PLANNED	Approved	04-Apr-22	10:00	15-Apr-22	18:00	
860	RQ88775	OCC_193	cpcc1_sd	SVC/ST ATCOM	SVC No 1(-300/+400MV AR) at 400 KV Kankroli(PG)	POWER GRID	D	For AMP work	04/Apr/2022	08:00	09/Apr/2022	18:00		PLANNED	Approved	04-Apr-22	08:00	09-Apr-22	18:00	
861	RQ88150	OCC_193	cpcc3_sd	FSC	FSC(30%) OF 400 KV GORAKHPUR-LUCKNOW_1 (PG) CKT-3 AT LUCKNOW_1(PG)	POWER GRID	D	AMP Works	03/Apr/2022	10:00	03/Apr/2022	18:00		PLANNED	Approved	03-Apr-22	10:00	03-Apr-22	18:00	
862	RQ88280	OCC_193	cpcc3_sd	TCSC	TCSC OF 400 KV GORAKHPUR-MUZAFFARPUR (PG) CKT-1 AT GORAKHPUR(PG)	POWER GRID	C	Overhauling of Bypass Circuit Breakers BBR1 & BBR2	01/Apr/2022	10:00	12/Apr/2022	18:00	Shutdown requested from 24.03.2022 to 04.04.2022	PLANNED	Approved	28-Mar-22	10:00	08-Apr-22	18:00	
863	RQ88781	OCC_193	cpcc1_sd	FSC	FSC(40%) OF 400 KV KANPUR-BALLABHGARH (PG) CKT-2 AT BALLABHGARH(PG)	POWER GRID	C	FOR FIREWALL INSTALLATION WORK IN FSC PLATFORM	01/Apr/2022	08:00	15/Apr/2022	18:00		PLANNED	Approved	01-Apr-22	08:00	15-Apr-22	18:00	

### Outages proposed in other RPCs requiring NRPC approval

SI No	outages proposed in	Name of Requesting Agency	Name of Elements	From		To		Basis	Reason	Remarks (If Any)	S/d Status	NRPC Remarks
1	ERPC	POWERGRID ER-I	765KV Pusauli-Fatehpur Line	1/Apr/22	9:00	1/Apr/22	18:00	ODB	Replacement of Flashed insulator at loc.20.		approved	may be clubbed with diversion work.
2	ERPC	POWERGRID ER-I	765KV Gaya- Ballia Line	14/Apr/22	9:00	14/Apr/22	13:00	ODB	Insulator Replacement work.		approved	
3	ERPC	POWERGRID ER-I	765KV Gaya-Varanasi ckt1	15/Apr/22	9:00	15/Apr/22	13:00	ODB	Insulator Replacement work damaged by miscreants.		approved	
4	ERPC	POWERGRID ER-I	765KV Gaya- Varanasi ckt 2	16/Apr/22	9:00	16/Apr/22	13:00	ODB	Insulator Replacement work damaged by miscreants.		approved	
5	ERPC	POWERGRID ER-I	400KV Patna Balia CKT-1	16/Apr/22	7:00	26/Apr/22	17:30	OCB	Destringing, Erection and Stringing work for Railway Diversion of 400KV Patna Balia -1&2 Line due to construction of Neora-Daniyawar Railway line b/w loc-26 to 31.		approved	
6	ERPC	POWERGRID ER-I	400KV Patna Balia CKT-2	16/Apr/22	7:00	26/Apr/22	17:30	OCB	Destringing, Erection and Stringing work for Railway Diversion of 400KV Patna Balia -1&2 Line due to construction of Neora-Daniyawar Railway line b/w loc-26 to 31.		approved	
7	ERPC	POWERGRID NR-3	800KV BNC-AGRA-1	26/Apr/22	8:00	29/Apr/22	18:00	OCB	For Stringing (tapping and crossing) and de-stringing of 800kV diverted section of new 800kV HVDC Agra-BNC line due to construction of Gorakhpur Link Expressway		rejected	
8	ERPC	POWERGRID NR-3	800KV BNC-AGRA-2	26/Apr/22	8:00	29/Apr/22	18:00	OCB	For Stringing (tapping and crossing) and de-stringing of 800kV diverted section of new 800kV HVDC Agra-BNC line due to construction of Gorakhpur Link Expressway		rejected	
9	ERPC	POWERGRID NR-3	400KV Sasaram-Allahabad	16/Apr/22	9:00	16/Apr/22	18:00	ODB	For replacement of porcelain insulators with polymer at major crossings & Insulator cleaning work. Loc No : 477, 475 & 476 due to highway crossing and Powerline Crossing.		approved	
10	WRPC	MP_SLDC	220KV-MALANPUR-AURIYA-1	5/Apr/22	9:00	5/Apr/22	17:00	ODB	FOR LINE MAINTENANCE WORK		approved	subject to consent of NTPC
11	WRPC	MP_SLDC	220KV-MEHGAON-AURIYA-1	8/Apr/22	9:00	8/Apr/22	17:00	ODB	FOR LINE MAINTENANCE WORK		approved	subject to consent of NTPC
12	WRPC	MP_SLDC	220KV-NEPANIYA-BHANPURA-1	22/Apr/22	8:00	22/Apr/22	18:00	ODB	FOR LINE MAINTENANCE WORK		approved	subject to rajasthan consent. NR drawal restriction required up to 100 MW(max)
13	WRPC	MP_SLDC	220KV-SUWASARA-NEPANIYA-1	27/Apr/22	8:00	27/Apr/22	18:00	ODB	FOR LINE MAINTENANCE WORK	NR drawal restriction required up to 100 MW(max)	approved	subject to rajasthan consent. NR drawal restriction required up to 100 MW(max)
14	WRPC	MP_SLDC	220KV-SUWASARA-BHANPURA-1	19/Apr/22	8:00	19/Apr/22	18:00	ODB	FOR LINE MAINTENANCE WORK	NR drawal restriction required up to 150 MW(max)	approved	subject to rajasthan consent. NR drawal restriction required up to 100 MW(max)
15	WRPC	MP_SLDC	220KV-BHANPURA-RANPUR-1	11/Apr/22	8:00	11/Apr/22	18:00	ODB	FOR LINE MAINTENANCE WORK	NR drawal restriction required up to 100 MW(max)	approved	subject to rajasthan consent. NR drawal restriction required up to 100 MW(max)

16	WRPC	MP_SLDC	220KV-BHANPURA-MODAK-1	13/Apr/22	8:00	13/Apr/22	18:00	ODB	FOR LINE MAINTENANCE WORK	NR drawal restriction required up to 100 MW(max)	approved	subject to rajasthan consent. NR drawal restriction required up to 100 MW(max)
17	WRPC	MP_SLDC	132KV-SABALGARH-SHEOPUR + TAP TO KANDHAR	23/Apr/22	9:00	23/Apr/22	17:00	ODB	FOR LINE MAINTENANCE WORK		approved	subject to consent of rajasthan
18	WRPC	PG-WR2-IT	765KV-JABALPUR-ORAI-1	1/Apr/22	8:00	30/Apr/22	19:00	ODB	By IT- A/R OFF for OPGW stringing under live line condition		approved	
19	WRPC	PG-WR2-AM TL	765KV-SATNA-ORAI-1	13/Apr/22	8:00	13/Apr/22	19:00	ODB	By AM TL- FOR PRESUMMER PREPAREDNESS WORK. A/R OFF on 765KV GWALIOR-ORAI LINE. Dia to be kept open.	ATC-TTC of NR Import to be curtailed by 2450 MW	rejected	ATC-TTC of NR Import to be curtailed by 2450 MW
20	WRPC	PG-WR2-AM TL	765KV-GWALIOR-ORAI-1	14/Apr/22	8:00	14/Apr/22	19:00	ODB	By AM TL- FOR PRESUMMER PREPAREDNESS WORK. A/R OFF on 765KV SATNA-ORAI LINE. Dia to be kept open.		approved	
21	WRPC	PG-WR2-Gwalior	765KV-GWALIOR-JAIPUR-2	25/Apr/22	9:00	25/Apr/22	18:00	ODB	AMP Works of Line Reactor at Gwalior. Also, line AMP works. A/R OFF on ckt-1 and dia to be kept open.	ATC-TTC of NR Import to be curtailed by 450 MW	approved	
22	WRPC	PG-WR2-AM TL	765KV-SATNA-GWALIOR-2	27/Apr/22	8:00	27/Apr/22	19:00	ODB	By AM TL- FOR PRESUMMER PREPAREDNESS WORK. A/R OFF on 765KV SATNA-ORAI & 765KV GWALIOR-ORAI LINE. Dia to be kept open at both ends.	ATC-TTC of NR Import to be curtailed by 2150 MW	rejected	ATC-TTC of NR Import to be curtailed by 2150 MW

193rd OCC Additional shutdown for approval in March-2022

S.No.	Details of transmission element		Category to which transmission element	Date		Timings		Type	Reason	Remarks	S/d Staus	OCC Remarks
	Voltage level	Name		From	To	From	To					
1	220kV	220kV Anta (NTPC) - Lalsot line	C	24.03.2022	25.03.2022	10:00 Hrs	16:00 Hrs	Continuous Basis	Overhauling work of 220kV Circuit breaker of line at 220kV GSS Lalsot	Circuit breaker is out of service since SF6 Gas leakage was observed in one pole.	approved	



Sl. No.	Details of Transmission Line		Category to which transmission on Element belong (A/B/C/D)	Date		Timings		Reason	"Outage Mode (Daily/Continuous)"	Remarks	S/d Staus	OCC Remarks
	Voltage Level	Name of Transmission Elements		From	To	From	To					
1	400 KV	Bay 419 (interconnector b/w Bus-II CCGT & Bus-I DTL) 1500 MW CCGT, BAWANA	A	04.04.2022	06.04.2022	9:00	18:00	Preventive Mtc. and Testing of Bay Equipments	CONTINOUS	Interconnectivity will be available through Bay no. 423	approved	

Sr. No	Name of Line	Requester	Shutdown/ AR OFF	From Date and Time	To Date and Time	Basis (Daily/Continuous)	Remarks	S/d Staus	OCC Remarks
1	403 MAIN BAY - 400KV PATIALA(PG)- PATRAN(PATR) (PG) CKT-1 AT PATRAN(PATR)	Indigrid_sd	Shutdown	<a href="#">23.03.2022 09:00Hrs</a>	<a href="#">26.03.2022 20:00Hrs</a>	Continuous	SF6 leakage arrest	rejected	to be applied with line s/d
2	209 MAIN BAY - 220 KV KAKRALA - BUS 1 (PTCL) AT PATRAN (PTCL);	Indigrid_sd	Shutdown	<a href="#">28.03.2022 09:00Hrs</a>	<a href="#">01.04.2021 20:00Hrs</a>	Continuous	SF6 leakage arrest	rejected	to be applied with line s/d
3	210 MAIN BAY - 220 KV RAJLA - BUS 2 (PTCL) AT PATRAN (PTCL);	Indigrid_sd	Shutdown	<a href="#">02.04.2022 09:00Hrs</a>	<a href="#">06.04.2022 20:00Hrs</a>	Continuous	SF6 Leakage arrest	rejected	to be applied with line s/d

S.No.	Element name	Type	Owner	From Date & time	To Date & time	Continuous/Daily	Purpose	S/d Staus	OCC Remarks
1	400kV Wangtoo-Kala Amb	AC Transmission Line	HPPTCL, PKATL, JPL	<u>27/03/2022</u> 09:00 Hrs	<u>30/03/2022</u> 16:00 Hrs	Continuous	Installation of Repaired Disconnecter (410-89B).	approved	no other s/d from sorang end during this period.
2	400kV Busbar 1 at Wangtoo(HP PTCL) Substation	AC Bus Bar	HPPTCL	<u>31/03/2022</u> 09:00 Hrs	<u>01/04/2022</u> 20:00 Hrs	Continuous	HV testing and Restoration of Bay-410.	approved	no other s/d from sorang end during this period.
3	400kV Wangtoo-Kala Amb	AC Transmission Line	HPPTCL, PKATL, JPL	<u>31/03/2022</u> 09:00 Hrs	<u>01/04/2022</u> 20:00 Hrs	Continuous	HV testing and Restoration of Bay-410.	approved	no other s/d from sorang end during this period.

**PLANNED SHUT DOWN FOR THE MONTH OF APRIL - 2022 WHICH ARE TO BE APPROVED BY OCC**

Name of Transmission Zone : Uttar Pradesh Power Transmission Corporation Limited

Sl. No.	Details of Transmission Line		Category to which transmission on Element belong (A/B/C/D)	Date		Timings		Reason	"Outage Mode (Daily/Continuous)"	Remarks	S/d Staus	OCC Remarks
	Voltage Level	Name of Transmission Elements		From	To	From	To					
1	765 KV	765/400KV Inter Connecting Transformer 707 Main Bay at Anpara-D	A	08.04.2022	08.04.2022	9:00	18:00	Testing of Bay CT and Circuit breaker (Main bay 707)	DAILY	Annual Testing of Bay Equipments. <b>Note:- ICT will remain in charged condition through 708 Tie bay</b>	approved	
2	765 kV S/S Unnao	800-2-52 Tie Bay at 765 kV Unnao	A	22.04.2022	25.04.2022	9:00	18:00	A/R tesing of protection relays & Tie Bay-2 BCU by M/s GE T&D Engineer of 765 kV Unnao-Anpara D line.	continuous	1-765 kV Unnao - Anpara D Line are already in under shut down,taken by Anpara D end for Line Reactor shifting work from Anpara D end to Obra from 08.02.2022 to 26.04.2022. 2-Power will be flow through 765kV Anpara C - unnao line	approved	
3	765kV	Bay no. 704 & 705 (for new 1500MVA ICT-II Bay) 765kV BARA TPS Prayagraj	A	20.04.2022	21.04.2022	7:00	18:00	Jumpering work for new 1500MVA ICT-2 bay at 765kV Bara TPS site	continuous		approved	
4	400 KV	Anpara D to Anpara-B Line (L-2) 408 Tie Bay at Anpara-B end.	A	05.04.2022	06.04.2022	9:00	18:00	Testing of Line CT, Line CVT, Bay CT and Circuit breaker (Main Bay- 407 and Tie bay- 408)	CONTINUOUS	Annual Testing of Line and Bay Equipments	approved	
5	400 KV	765/400KV Inter Connecting Transformer 401 Main Bay	A	07.04.2022	07.04.2022	9:00	18:00	Testing of Bay CT and Circuit breaker (Main bay- 401)	DAILY	Annual Testing of Bay Equipments. <b>Note:- ICT will remain in charged condition through 402 Tie bay</b>	approved	
6	400kV	PGCIL 400 KV DC TWIN MOOSE SASARAM-ALLAHABAD LINE (CIRCUIT II)	A	01-04-2022	02-04-2022	8:00	18:00	OVERHEAD CROSSING OF UNDERCONSTRUCTION 400 KV DC TWIN MOOSE VARANASI (PGCIL)-JAUNPUR LINE BETWEEN LOCATION NO 29 & 30	daily	400kV D/C Sasaram-Allahabad circuit- I in NRPC region and 400kV D/C Sasaram-Allahabad circuit- II in ERPC region	approved	
7	400kV	500 MVA ICT03 GREATER NOIDA	A	24-04-2022	24-04-2022	10:00	15:00	For routine testing of 500MVA ICT-5th	continuous	There will be NO supply interruption during this shutdown period. Load of 400kV S/S Greater Noida Will be feed through 1x 500MVA ICT- 6th and 2x315MVA ICT-1st & 2nd during this shutdown period.	approved	

8	220 kV	220 kV NAPP (NPCIL)-KHURJA -2 line	B	30-03-2022	31-03-2022	8:00	18:00	FOR OVERHEAD CROSSING OF 220KV KHURHA-DEBAI-NAPP CIRCUIT IN BETWEEN TOWER NO 63&64 BY 400KV DC SHAMLI-ALIGARH LINE LOCATION NO 82/0-83/0	daily	There will be NO supply interruption during this shutdown period 220KV KHURJA S/S CONNECTED FROM 220KV HARDUAGANJ-1&2, DADRI, JAHANGIRABAD, SIKANDRABAD LINES AND 220KV DEBAI S/S CONNECTED FROM 220KV NAPP(NARORA-DEBAI)	approved
---	--------	------------------------------------	---	------------	------------	------	-------	--	-------	---	----------

**FORMAT I(A): REQUEST FOR TRANSMISSION ELEMENT OUTAGE TO RPC**

**(PLANNED SHUTDOWNS)**

INDENTING AGENCY		UPPTCL		FOR THE MONTH	Apr-22		REASON	DATE		07.02.2022		Remarks	S/d Status	OCC Remarks
S.N.	NAME OF REQUESTING AGENCY	VOLT LEVEL (KV)	ELEMENT DETAILS	OWNER	INTER/ INTRA REGIONAL	DAILY/ CONTINUOUS		PROPOSED DATE AND TIME						
								FROM		TO				
								DATE	TIME	DATE	TIME			
1	UPPTCL	765KV	1500MVA ICT-1 at 765KV S/S Gr.Noida	WUPPTCL	Intra Regional	CONTINUOUS	Routine Maintenance & Change Over Works	09.04.2022	10:00	10.04.2022	10:00		approved	load management shall be done by UP. 24 hr no load operation will be there.
2	LANCO	765KV	765KV Anpara C-Unnao Line	UPPTCL	Intra Regional	CONTINUOUS	Relay Testing	10.04.2022	6:00	10.04.2022	11:00	During recent tripping of the line it was observed that In Zone -1 Fault DT is being transferred to the remote end instead of carrier send. There may be some wiring issues which need to be checked and rectified.	approved	may be availed from 06:00 a.m onwards. 700 MW backing down would be needed.

SL	Request Type	OCC Number	Name of Requesting Agency	Element Name	Daily/Continuous	Reason	From Date	From Time	To Date	To Time	Remarks	S/d Staus	OCC Remarks
1	PLANNED	OCC_193	ntpcos_sd	400 KV MEJA- 400kV BUS_II	Continuous	Replacement of expansion type clamps in bus bar at 04 no. place and studs of Bus isolator of 7 nos bays	01/Apr/2022	9:00	07/Apr/2022	18:00	All th lines/ICT/BR connected to Bus-2 shall remain charged through their tie breaker		already mentioned in the main list.
2	PLANNED	OCC_193	ntpcos_sd	400 KV BUS REACTOR	Continuous	Annual Testing of Bus Reactor and Isolator Stud replacement.	11/Apr/2022	9:00	13/Apr/2022	18:00	Old version isolator studs to be replaced	approved	
3	PLANNED	OCC_193	ntpcos_sd	400 KV MEJA-REWA (UP) CKT-1	Continuous	Isolator Stud replacement and Testing.	15/Apr/2022	9:00	16/Apr/2022	18:00	Old version isolator studs to be replaced		already mentioned in the main list.
4	PLANNED	OCC_193	ntpcos_sd	400 KV MEJA-ALLAHABAD(PG) CKT-1	Continuous	Isolator Stud replacement and Testing.	18/Apr/2022	9:00	19/Apr/2022	18:00	Old version isolator studs to be replaced		already mentioned in the main list.
5	PLANNED	OCC_193	ntpcos_sd	400 KV MEJA-ALLAHABAD(PG) CKT-2	Continuous	Isolator Stud replacement and Testing.	20/Apr/2022	9:00	21/Apr/2022	18:00	Old version isolator studs to be replaced		already mentioned in the main list.
6	PLANNED	OCC_193	ntpcos_sd	400 KV MEJA-BARA (UP) CKT-1	Continuous	Isolator Stud replacement and Testing.	22/Apr/2022	9:00	23/Apr/2022	18:00	Old version isolator studs to be replaced		already mentioned in the main list.
7	PLANNED	OCC_193	ntpcos_sd	400 KV MEJA-BARA (UP) CKT-2	Continuous	Isolator Stud replacement and Testing.	25/Apr/2022	9:00	26/Apr/2022	18:00	Old version isolator studs to be replaced		already mentioned in the main list.
8	PLANNED	OCC_193	ntpcos_sd	400 KV MEJA-MASAULI (UP) CKT-1	Continuous	Isolator Stud replacement and Testing.	27/Apr/2022	9:00	28/Apr/2022	18:00	Old version isolator studs to be replaced		already mentioned in the main list.

**FORMAT (A): REQUEST FOR TRANSMISSION ELEMENT OUTAGE TO RPC**

**( SHUTDOWNS)**

INDENTING AGENCY		PGCIL, CPCC (NR-III),Lucknow		FOR THE MONTH		DEC'21		DATE		DD:MM:YYYY		Remarks	S/d Staus	OCC Remarks		
S.N.	NAME OF REQUESTING AGENCY	LINE DETAILS						REASON	PROPOSED DATE AND TIME							
		VOLT LEVEL (KV)	FROM S/S	TO S/S	OWNER	CKT ID	INTER/ INTRA REGIONAL		DAILY/ CONTINUOUS	FROM					TO	
										DATE	TIME				DATE	TIME
1	POWERGRID,	765 KV	Varanasi	Fatehpur	POWER GRID	1	INTRA	Continuous	Transmission Line Diversion work due to construction of Ganga Expressway by UPEADA	10.04.2022	8:00	19.04.2022	18:00	approved	EI approval, PTCC (approval or undertaking as applicable) to be submitted before charging of line.	
2	POWERGRID,	765 KV	Sasaram	Fatehpur	POWER GRID	1	INTER	Continuous	Transmission Line Diversion work due to construction of Ganga Expressway by UPEADA	21.04.2022	8:00	30.04.2022	18:00	approved	EI approval, PTCC (approval or undertaking as applicable) to be submitted before charging of line.. Subject to ERPC consent.	
3	POWERGRID,	220KV	Sohawal	Tanda	UPPTCL	1	INTER	Daily	AMP Work & Main-2 relay firmware upgradation work	11.04.2022	9:30	11.04.2022	17:30	approved		
4	POWERGRID,	400KV	Sohawal	Ballia	POWERGRID	2	INTER	Daily	AMP Work & Main-2 relay firmware upgradation work	12.04.2022	9:30	12.04.2022	17:30	approved		
5	POWERGRID,	400KV	Sohawal	Ballia	POWERGRID	1	INTER	Daily	AMP Work & Main-2 relay firmware upgradation work	13.04.2022	9:30	13.04.2022	17:30	approved		
6	POWERGRID,	400KV	Sohawal	Luckow	POWERGRID	2	INTER	Daily	AMP Work & Main-2 relay firmware upgradation work	27.04.2022	9:30	27.04.2022	17:30	approved		
7	POWERGRID,	400KV	Sohawal	Luckow	POWERGRID	1	INTER	Daily	AMP Work & Main-2 relay firmware upgradation work	28.04.2022	9:30	28.04.2022	17:30	approved		

**FORMAT (B): REQUEST FOR BUS,BAY,ICTs,FACTS,FSCs,SVCs etc OUTAGE TO RPC**

<b>(PLANNED SHUT DOWNS)</b>														
INDENTING AGENCY		PGCIL, CPCC (NR-III), LUCKNOW		FOR THE MONTH of December '21				DATE		DD:MM:YYYY		Remarks	S/d Staus	OCC Remarks
S.N	NAME OF REQUESTING AGENCY	EQUIPMENT DETAILS						PROPOSED DATE AND TIME						
		VOLT LEVEL (KV)	NAME OF ELEMENTS (ICT, B/R, SVC, Bays, etc)	OWNER	INTER/ INTRA REGION	DAILY/ CONTINUOUS	Reason	FROM		TO				
								DATE	TIME	DATE	TIME			
1	POWERGRID	765KV	765/400 kV ICT#1,1500MVA AT FATEHPUR	POWERGRID	INTRA	DAILY	For Upgradation of FIRMWARE of GE make back up impedance relay	05.04.2022	10:00	05.04.2022	13:00	approved		
2	POWERGRID	400KV	ICT-I at Sohawal	POWERGRID	INTRA	DAILY	Back up impedance firmware upgradation	26.04.2022	10:00	26.04.2022	13:00	approved		
3	POWERGRID	400KV	ICT-II at Sohawal	POWERGRID	INTRA	DAILY	Back up impedance firmware upgradation	29.04.2022	10:00	29.04.2022	13:00	approved		
4	POWERGRID	400KV	400KV BUS-I at Sohawal	POWERGRID	INTRA	DAILY	AMP WORK	04.04.2022	9:30	05.04.2022	17:30	approved		
5	POWERGRID	400KV	400KV BUS-II at Sohawal	POWERGRID	INTRA	DAILY	AMP WORK	06.04.2022	9:30	07.04.2022	17:30	approved		



**POWERGRID NORTHERN REGION-II (Batote TL office)**

<b>SUBJECT :- SD REQUEST FOR TRANSMISSION ELEMENTS for 193<sup>th</sup> OCC MEETING</b>												
S.N.	Details of Transmission Element			Category of element	DURATION				Daily/Continuous	Reason	S/d Staus	OCC Remarks
	Voltage level (KV)	NAME OF THE ELEMENT AND SUBSTATION			FROM		TO					
					DATE	TIME	DATE	TIME				
<b>X-2 For construction activity</b>												
1.0	400	S/D on 400KV Kishenpur- New Wanpoh Ckt-4 and Non-Auto of 400kv Kishenpur Wanpoh Circuit-3		A	20.04.2022	11:00	28.04.2022	15:00	Daily	Shutdown required for Removal of old OPGW under ULDC scheme.	approved	
<b>X-3 For O&amp;M activity</b>												
1	220 KV	Bay 205 (Bus Coupler) at Hamirpur SS		B	26.03.2022	1000	29.03.2022	1800	Continuous	Rectification of SF6 leakage in Bay 204.	approved	

**Category A: Transmission elements at 400 kV and above.**

**Category B: Transmission elements at 132 kV and above level emanating from ISGS.**

**Category C: Transmission elements at 132 kV and above which are inter-regional in nature.**

**Category D :Transmission elements at 220 kV level with one end in a State while other end is in another State.**

**LIST OF ADDITIONAL SHUTDOWNS PROPOSED FOR APPROVAL IN OCC-193 MEETING  
(PLANNED SHUTDOWNS)**

**FROM:** Sr.DGM-CPCC, New Delhi  
**DATE:-** 15/03/22

**TO :**  
**Copy:**

SE(OPN), NRPC, N DELHI  
Sr.GM (SO-1), NRLDC

Following Additional S/D are required during the month of APRIL, 2022 for 193rd OCC. Kindly accord your approval so that site mobilisation may be arranged accordingly.

S.No.	ELEMENTS	OWNER	MODE	DURATION				PURPOSE	Remarks	S/d Staus	OCC Remarks
				FROM		TO					
				DATE	TIME	DATE	TIME				
<b>HVDC lines</b>											
1	500kV HVDC Balia-Bhiwadi Pole-I	POWERGRID	Continuous	01.04.2022	0800Hrs	12.04.2022	1800Hrs	Diversion work in line to be carried out by M/s NHAI in 500kV HVDC Balia-Bhiwadi Line due to infringement in construction of NH148N.	Along with 66kV Earth Electrode Bhiwadi-Aurangabad Line	approved	EI approval, PTCC (approval or undertaking as applicable) to be submitted before charging of line
2	500kV HVDC Balia-Bhiwadi Pole- II	POWERGRID	Continuous	01.04.2022	0800Hrs	12.04.2022	1800Hrs	Diversion work in line to be carried out by M/s NHAI in 500kV HVDC Balia-Bhiwadi Line due to infringement in construction of NH148N.	Along with 66kV Earth Electrode Bhiwadi-Aurangabad Line	approved	EI approval, PTCC (approval or undertaking as applicable) to be submitted before charging of line
<b>765KV/400kV Lines</b>											
1	765kV Meerut - Bhiwani line	POWERGRID	Daily	01.04.2022	8:00	30.04.2022	18:00	Auto Reclose off is required for OPGW installation works under Northern Region Optical fibre Strengthening Scheme	only Non auto mode. Line remains in charged condition.	approved	
2	400kv Manesar-Neemrana ckt-2	POWERGRID	DAILY	25.04.2022	9:00	25.04.2022	18:00	For AMP work of BAY 403 at Manesar GIS.	This was approved in OCC 192 for March-22 and same is being rescheduled to April-22	approved	
3	400KV BIKANER RRPVNL-BIKANER(PG) Line	POWERGRID	DAILY	05.04.2022	16:30	06.04.2022	23:00	For Jumper Anchoring work at Tower No. 8	Work can be done in Day time only so requested to approve shutdown only in Day time	approved	
<b>765KV/400kV/220kV ICT'S</b>											
1	765kV ICT-III Bhiwani	POWERGRID	Conti..	10.04.2022	08:00	11.04.2022	18:00	For Erection of modified Delta Bus and Neutral IPS tube for GE make Trasformer in place of R phase Transformer into service and Spare Transformer Out of Service		approved	
2	500 MVA ICT-1 Along with BAY 401 and 205 AT MANESAR	POWERGRID	DAILY	07.04.2022	08:00	07.04.2022	18:00	For AMP work	This was approved in OCC 192 for March-22 and same is being rescheduled to April-22	approved	
3	315MVA ICT-I MEERUT	POWERGRID	DAILY	02.04.2022	08:00	02.04.2022	18:00	For AMP work	This was approved in OCC 192 for March-22 and same is being rescheduled to April-22	approved	
4	765/400KV ICT-I KOTESHWR	POWERGRID	DAILY	01.04.2022	09:00	02.04.2022	17:00	For CSD Commissioning work		approved	
5	765/400KV ICT-II KOTESHWR	POWERGRID	DAILY	03.04.2022	09:00	03.04.2022	17:00	For CSD Commissioning work		approved	
6	765/400KV ICT-III KOTESHWR	POWERGRID	DAILY	05.04.2022	09:00	05.04.2022	17:00	For CSD Commissioning work		approved	
7	765/400KV ICT-IV KOTESHWR	POWERGRID	DAILY	07.04.2022	09:00	07.04.2022	17:00	For CSD Commissioning work		approved	
<b>765KV/400KV Bus/Reactor</b>											
1	240MVAR B/Reactor KOTESHWR-765	POWERGRID	DAILY	09.04.2022	09:00	09.04.2022	17:00	For CSD Commissioning work		approved	
<b>765KV/400KV/220KV Bus</b>											
1	765 KV Bus Bar-1 at Fatehgarh-2 S/S	POWERGRID	DAILY	22.04.2022	17:30	27.04.2022	5:00	For Construction work of incoming 765kv ICT-4 .765 kV Bus reactor-2 at Fatehgarh-2 also will be in outage.	one day S/D already punched in software for approval .kindly extend S/D for 5 days total.	approved	
2	765 KV Bus Bar-2 at Fatehgarh-2 S/S	POWERGRID	DAILY	12.04.2022	17:30	17.04.2022	5:00	For Construction work of incoming 765kv ICT-4 .765 kV Fatehgarh-2 to Bhadla-2 circuit 1 also will be in outage.	one day S/D already punched in software for approval .kindly extend S/D for 5 days total.	approved	
3	765 KV Bus Bar-1 at Fatehgarh-2 S/S	POWERGRID	DAILY	24.03.2022	17:00	28.03.2022	5:00	For Construction work for interconnecting of bus bar for charging of 765/400 kV ICT-4 at Fatehgarh-2 S/s.765 kV Bus reactor-2 at Fatehgarh-2 also will be in outage .	At a time only one Bus S/D will be availed.	approved	

4	400 kV Bus Bar-1 at Fatehgarh-2 S/S	POWERGRID	DAILY	08.04.2022	17:00	13.04.2022	5:00	For NEW 220 KV SLAOR BAYS/ICT IN PHASE -2	one day S/D already punched in software for approval .kindly extend S/D for 5 days total.	approved	subject to condition only one bus s/d will be given at a time at 400 kv fatehgarh.
5	400 kV Bus Bar-2 at Fatehgarh-2 S/S	POWERGRID	DAILY	23.04.2022	17:00	28.04.2022	5:00	For NEW 220 KV SLAOR BAYS/ICT IN PHASE -2	one day S/D already punched in software for approval .kindly extend S/D for 5 days total.	approved	subject to condition only one bus s/d will be given at a time at 400 kv fatehgarh.
6	400 kV Bus Bar-1 at Fatehgarh-2 S/S	POWERGRID	DAILY	24.03.2022	17:00	28.03.2022	5:00	For Construction work for interconnecting of bus bar for charging of 765/400 kv ICT-4 at Fatehgarh-2 S/S.	At a time only one Bus S/D will be availed.	approved	subject to condition only one bus s/d will be given at a time at 400 kv fatehgarh.
7	400 kV Bus Bar-2 at Fatehgarh-2 S/S	POWERGRID	DAILY	24.03.2022	17:00	28.03.2022	5:00	For Construction work for interconnecting of bus bar for charging of 765/400 kv ICT-4 at Fatehgarh-2 S/S.	At a time only one Bus S/D will be availed.	approved	subject to condition only one bus s/d will be given at a time at 400 kv fatehgarh.
8	400 kV Bus-1 at HVDC Bhiwadi	POWERGRID	Cont..	09.04.2022	08:00	10.04.2022	18:00	For bay extension works	for integration with new GIS bays commissioned at HVDC Bhiwadi	approved	May be clubbed HVDC Ballia Bhiwadi Bipole SD
9	400 kV Bus-2 at HVDC Bhiwadi	POWERGRID	Cont..	11.04.2022	08:00	12.04.2022	18:00	For bay extension works	for integration with new GIS bays commissioned at HVDC Bhiwadi	approved	May be clubbed HVDC Ballia Bhiwadi Bipole SD
10	220 kV Bus -1 at Bhadla2	POWERGRID	DAILY	04.04.2022	16:00	04.04.2022	23:00	For 400/220 kV ICT 2 and ICT 3 charging		approved	
11	220 kV Bus -2 at Bhadla2	POWERGRID	DAILY	05.04.2022	16:00	05.04.2022	23:00	For 400/220 kV ICT 2 and ICT 3 charging		approved	
12	220 kV Bus -1 at Saharanpur	POWERGRID	DAILY	01.04.2022	08:00	02.04.2022	18:00	For the erection work of 220 kV Bay Equipment & Bus Bar Testing under "Substation extension package SS-57"		approved	
13	220 kV Bus -2 at Saharanpur	POWERGRID	DAILY	04.04.2022	08:00	05.04.2022	18:00	For the erection work of 220 kV Bay Equipment & Bus Bar Testing under "Substation extension package SS-57"		approved	
14	220 kV Bus -1 at Saharanpur	POWERGRID	DAILY	06.04.2022	08:00	07.04.2022	18:00	For the erection work of IPS Tube Under 220 kV Bus-I & II under "Substation extension package SS-57"		approved	
15	220 kV Bus -2 at Saharanpur	POWERGRID	DAILY	06.04.2022	08:00	07.04.2022	18:00	For the erection work of IPS Tube Under 220 kV Bus-I & II under "Substation extension package SS-57"		approved	
<b>400/220kV Bays</b>											
1	BAY 206 BUS COUPLER GIS Mansar s/s	POWERGRID	DAILY	29.04.2022	14:15:00	29.04.2022	15:00:00	TESTING/VALIDATION OF OPERATIONS AFTER SCADA UPGRADATION WORK		approved	

**S/d request:** Singrauli#2: 200 MW from 22/03/2022 to 05/05/2022 for 45 days capital overhaul.

**S/d Status:** approved

**OCC Remarks:**