



सत्यमेव जयते

भारत सरकार
Government of India
विद्युत मंत्रालय
Ministry of Power
उत्तर क्षेत्रीय विद्युत समिति
Northern Regional Power Committee

सं.:उ.क्षे.वि.स./प्रचालन/106/01/2022/

दिनांक: 20.04.2022

विषय: उत्तर क्षेत्रीय विद्युत समिति की प्रचालन समन्वय उप- समिति की 194वीं बैठक में स्वीकृत आऊटेज कार्यक्रम की सूची।

Subject: Outage programme approved in 194th OCC Meeting.

विद्युत् उत्पादन कंपनियों व पारेषण लाइसेंस धारकों द्वारा उत्पादन इकाइयों व पारेषण तंत्र के प्रस्तावित आऊटेज कार्यक्रमों को दिनांक 19.04.2022 में आयोजित प्रचालन समन्वय उप- समिति की 194 वीं बैठक में चर्चा करने के पश्चात आऊटेज कार्यक्रम की स्वीकृत सूची को उत्तर क्षेत्रीय विद्युत समिति के वेब पोर्टल पर उपलब्ध किया गया है। सभी आऊटेज कार्यक्रम संभावित हैं एवं वास्तविक काल में ग्रिड की स्थिति के अनुरूप प्रभावी होंगे। किसी प्रकार की त्रुटि होने पर दो कार्य दिवसों के भीतर हमें सूचित करने का कष्ट करें।

The outage programme of Generating Units and Transmission Lines proposed by Generating Companies and Transmission Licensees were discussed in the 194th OCC meeting held on 19.04.2022 and the approved list of outages program has been uploaded on NRPC web portal. All outage programmes are approved tentatively subject to real time grid conditions. Discrepancy, if any may kindly be intimated within two working days.

-sd-

(सौमित्र मजूमदार)

अधीक्षण अभियंता (प्रचालन)

सेवा में,
प्रचालन समन्वय उप- समिति के सभी सदस्य।

APPROVED OUTAGE PROGRAM OF 194th OCC

Sr No	Reference Number	OCC Number	Name of Requesting Agency	Element Type	Element Name	Owner	Daily/Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	Request Type	Shutdown Status	Approved From Date	Approved From Time	Approved To Date	Approved To Time	OCC Remarks	
1	RQ91134	OCC_194	antagas_sd	GENERATING UNIT	88.71 MW ANTA GPS - UNIT 1	NTPC	C	Gas Turbine Major Overhauling work (16000 VOH), WHRB1 Overhauling & Excitation Replacement work	01/May/2022	00:00	31/May/2022	00:00	Plant shutdown activities	PLANNED	Approved	01-May-22	00:00	31-May-22	00:00	NTPC representative informed that from 1st May'22 Anta GT-I unit will become unavailable due to consumption of balance valued operation hours (VOH). OCC agreed to the NTPC request subject to the availability of all other GT and ST of Anta Gas Plant on account of fuel availability.	
2	RQ91584	OCC_194	ntpcos_sd	GENERATING UNIT	660 MW TANDA TPS - UNIT 5	NTPC	C	FGD hot commissioning	20/May/2022	00:00	29/May/2022	23:00		PLANNED	Rejected						Not approved in LGBR. OCC denied consent due to high demand in peak summer.
3	RQ91583	OCC_194	ntpcos_sd	GENERATING UNIT	210 MW UNCHAHAR TPS - UNIT 1	NTPC	C	Total condenser tube replacement	01/May/2022	08:00	10/Jun/2022	18:00	S/D will be taken from 27th April-2022	PLANNED	Rejected						OCC forum has rejected the planned shutdown request by NTPC. However, NTPC has expressed its inability to run the machine beyond 25th April and stated that this shutdown may be considered as forced shutdown because of the deteriorating condition of the turbine and other condenser tubes etc. So accordingly OCC forum noted their statement.
4	RQ91405	OCC_194	ntpcos_sd	GENERATING UNIT	200 MW SINGRAULI STPS - UNIT 1	NTPC	C	Boiler + Gen + LPT + All Bearings inspection	26/May/2022	00:00	04/Jul/2022	23:00	40 days s/d required	PLANNED	Rejected						deferred till next occ due to high demand

5	RQ91058	OCC_194	tehri_sd	GENERATING UNIT	250 MW TEHRI HPS - UNIT 2	THDC	C	Major Annual Maintenance	24/May/2022	09:00	08/Jul/2022	00:00		PLANNED	Approved	16-May-22	09:00	30-Jun-22	00:00	may be given subject to revival of unit-4. Further, if s/d taken then unit-2 to be revived before 30th June.
6	RQ90970	OCC_194	rappc_sd	GENERATING UNIT	220 MW RAPS-B - UNIT 2	NPCIL	C	BIENNIAL SHUTDOWN WITH MANDATORY REGULATORY SURVEILLANCE	28/May/2022	23:00	17/Jul/2022	18:00	AS PER LGBR, SHUTDOWN WAS PLANNED FROM 05/05/2022	PLANNED	Rejected					deferred to next occ. RAPS shall coordinate with NAPS Narora and suggest tentative dates accordingly in next occ. S/d dates shall not overlap with NAPS-1 s/d.
7	RQ91335	OCC_194	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-1		C	Transmission Line Diversion Work due to construction of Gorakhpur Link Expressway by UPEIDA	23/May/2022	08:00	29/May/2022	18:00	All 04 poles will be under shut down during this period	PLANNED	Rejected					May be availed in Lean Hydro period. EI approval, PTCC (approval or undertaking as applicable) to be submitted before charging of line. Subjected to ERPC & NERPC approval.
8	RQ91336	OCC_194	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-2		C	Transmission Line Diversion Work due to construction of Gorakhpur Link Expressway by UPEIDA	23/May/2022	08:00	29/May/2022	18:00	All 04 poles will be under shut down during this period	PLANNED	Rejected					May be availed in Lean Hydro period. EI approval, PTCC (approval or undertaking as applicable) to be submitted before charging of line. Subjected to ERPC & NERPC approval.
9	RQ91338	OCC_194	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-2	POWER GRID	C	Actual s/d required from 23.04.22 to 27.04.22 on continuous basis for Transmission Line Diversion work due to construction of New Railway Track for Jawaharpur Thermal Power Project.	01/May/2022	08:00	05/May/2022	18:00	All 04 poles will be under shut down during this period	PLANNED	Rejected					ATC Curtailment of 5800 MW. As per present power supply scenario, Shutdown may be planned after Sept.

10	RQ91337	OCC_194	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-1	POWER GRID	C	Actual s/d required from 23.04.22 to 27.04.22 on continuous basis for Transmission Line Diversion work due to construction of New Railway Track for Jawaharpur Thermal Power Project.	01/May/2022	08:00	05/May/2022	18:00	All 04 poles will be under shut down during this period	PLANNED	Rejected						ATC Curtailment of 5800 MW. As per present power supply scenario, Shutdown may be planned after Sept.
11	RQ91407	OCC_194	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2	POWER GRID	D	FOR PRESUMMER PREPAREDNESS WORK. Dia to be kept opened.	21/May/2022	08:00	21/May/2022	19:00	S/D requested by WR-2	PLANNED	Approved	21-May-22	08:00	21-May-22	19:00	ATC curtailment of 450 MW	
12	RQ91419	OCC_194	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHPUR-SASARAM (PG) CKT-1	POWER GRID	D	REPLACEMENT OF PORCELAIN INSULATORS WITH POLYMER ONES AT MAJOR LOCS/CROSSINGS. BY ER1	21/May/2022	08:00	23/May/2022	18:00		PLANNED	Approved					Subjected to ERPC approval. To be clubbed with sl 13	
13	RQ91323	OCC_194	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHPUR-SASARAM (PG) CKT-1	POWER GRID	C	Transmission Line Diversion work due to construction of Ganga Expressway by UPEIDA	21/May/2022	08:00	30/May/2022	18:00		PLANNED	Approved	21-May-22	08:00	30-May-22	18:00	EI approval, PTCC (approval or undertaking as applicable) to be submitted before charging of line. Subjected to ERPC approval.	
14	RQ91406	OCC_194	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1	POWER GRID	D	FOR PRESUMMER PREPAREDNESS WORK. Dia to be kept opened.	20/May/2022	08:00	20/May/2022	19:00	S/D requested by WR-2	PLANNED	Approved					ATC curtailment of 450 MW. To be clubbed with sl 17	
15	RQ91414	OCC_194	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-1	POWER GRID	D	Ckt#1 to be kept in non auto mode for facilitating S/D of 765kV Orai - Jabalpur Ckt 2 (By WR2)	17/May/2022	08:00	17/May/2022	18:00		PLANNED	Approved	17-May-22	08:00	17-May-22	18:00	Subjected to WRPC approval.	

16	RQ91412	OCC_194	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-2	POWER GRID	D	For Line AMP work by WR2. Ckt#1 to be in non auto mode. Dia to be kept opened.	17/May/2022	08:00	17/May/2022	18:00		PLANNED	Approved	17-May-22	08:00	17-May-22	18:00	ATC curtailment of 900 MW
17	RQ91171	OCC_194	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1	POWER GRID	C	Line Diversion Work due to NHAI Highway	15/May/2022	08:00	25/May/2022	18:00		PLANNED	Approved	15-May-22	08:00	25-May-22	18:00	ATC curtailment of 450 MW. Subjected to WRPC approval. Subject to availability of all other lines in WR-NR corridor.
18	RQ91415	OCC_194	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-2	POWER GRID	D	Ckt#2 to be kept in non auto mode for facilitating S/D of 765kv Orai - Jablapur Ckt 1 (By WR2)	13/May/2022	08:00	13/May/2022	18:00		PLANNED	Approved	13-May-22	08:00	13-May-22	18:00	Subjected to WRPC approval.
19	RQ91411	OCC_194	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-1	POWER GRID	D	For Line AMP work by WR2. Ckt#2 to be in non auto mode. Dia to be kept opened.	13/May/2022	08:00	13/May/2022	18:00		PLANNED	Approved	13-May-22	08:00	13-May-22	18:00	ATC curtailment of 900 MW
20	RQ91416	OCC_194	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	765 KV ORAI-SATNA (PG) CKT-1	POWER GRID	D	A/R OFF on 765KV SATNA-ORAI & 765KV GWALIOR-ORAI LINE FOR FACILITATING PRESUMMER PREPAREDNESS WORK IN 765KV SATNA - GWALIOR LINE 2.(By WR2)	11/May/2022	08:00	11/May/2022	18:00		PLANNED	Approved	11-May-22	08:00	11-May-22	18:00	Subjected to WRPC approval. subject to real time consent of UP.
21	RQ91417	OCC_194	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	765 KV ORAI-GWALIOR (PG) CKT-1	POWER GRID	D	A/R OFF on 765KV SATNA-ORAI & 765KV GWALIOR-ORAI LINE FOR FACILITATING PRESUMMER PREPAREDNESS WORK IN 765KV SATNA - GWALIOR LINE 2.(By WR2)	11/May/2022	08:00	11/May/2022	18:00		PLANNED	Approved	11-May-22	08:00	11-May-22	18:00	Subjected to WRPC approval.
22	RQ91410	OCC_194	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-2	POWER GRID	D	AMP Works by WR2. Dia to be kept opened	10/May/2022	08:00	16/May/2022	18:00		PLANNED	Approved	10-May-22	08:00	16-May-22	18:00	non-auto mode for tower strengthening work

23	RQ91409	OCC_194	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-1	POWER GRID	D	AMP Works by WR2. Dia to be kept opened	03/May/2022	08:00	09/May/2022	18:00		PLANNED	Approved	03-May-22	08:00	09-May-22	18:00	non-auto mode for tower strengthening work
24	RQ91408	OCC_194	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-1	POWER GRID	D	A/R Non auto mode for OPGW stringing under live line condition by WR2	01/May/2022	07:00	31/May/2022	18:00		PLANNED	Approved	01-May-22	07:00	31-May-22	18:00	Subjected to WRPC approval.
25	RQ91230	OCC_194	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PG) (PS) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	23/May/2022	09:00	23/May/2022	17:00		PLANNED	Approved	23-May-22	09:00	23-May-22	17:00	
26	RQ91271	OCC_194	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PG) (PS) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	23/May/2022	09:00	23/May/2022	17:00		PLANNED	Approved	23-May-22	09:00	23-May-22	17:00	
27	RQ91227	OCC_194	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1		D	For Jumper Tightening, disc cleaning and tree cutting between Tower No. 106 to 128	18/May/2022	09:00	18/May/2022	17:00		PLANNED	Approved	18-May-22	09:00	18-May-22	17:00	
28	RQ91268	OCC_194	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1		D	For Jumper Tightening, disc cleaning and tree cutting between Tower No. 106 to 128	18/May/2022	09:00	18/May/2022	17:00		PLANNED	Approved	18-May-22	09:00	18-May-22	17:00	
29	RQ91222	OCC_194	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1		D	For Jumper Tightening, disc cleaning and tree cutting between Tower No. 153 to 175	13/May/2022	09:00	13/May/2022	17:00		PLANNED	Approved	13-May-22	09:00	13-May-22	17:00	
30	RQ91263	OCC_194	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1		D	For Jumper Tightening, disc cleaning and tree cutting between Tower No. 153 to 175	13/May/2022	09:00	13/May/2022	17:00		PLANNED	Approved	13-May-22	09:00	13-May-22	17:00	

31	RQ91221	OCC_194	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(P) (PS) CKT-2		D	Checking & tightenings the jumper's nut-bolts , and General Periodical/routine checking & maintenance	12/May/2022	09:00	12/May/2022	17:00		PLANNED	Approved	12-May-22	09:00	12-May-22	17:00	
32	RQ91262	OCC_194	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(P) (PS) CKT-2		D	Checking & tightenings the jumper's nut-bolts , and General Periodical/routine checking & maintenance	12/May/2022	09:00	12/May/2022	17:00		PLANNED	Approved	12-May-22	09:00	12-May-22	17:00	
33	RQ91259	OCC_194	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV TALWANDI SABOO(P)SG)-NAKODAR(P) (PS) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	11/May/2022	09:00	11/May/2022	17:00		PLANNED	Approved	11-May-22	09:00	11-May-22	17:00	
34	RQ91218	OCC_194	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV TALWANDI SABOO(P)SG)-NAKODAR(P) (PS) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	11/May/2022	09:00	11/May/2022	17:00		PLANNED	Approved	11-May-22	09:00	11-May-22	17:00	
35	RQ91212	OCC_194	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(P) (PS) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	06/May/2022	09:00	06/May/2022	17:00		PLANNED	Approved	06-May-22	09:00	06-May-22	17:00	
36	RQ91253	OCC_194	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(P) (PS) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	06/May/2022	09:00	06/May/2022	17:00		PLANNED	Approved	06-May-22	09:00	06-May-22	17:00	
37	RQ91097	OCC_194	sldcps_sd	BAY	451 MAIN BAY - 400KV RAJPURA-DHURI (P) CKT-1 AT DHURI(P)		D	Annual protection testing	06/May/2022	09:00	06/May/2022	17:00		PLANNED	Approved	06-May-22	09:00	06-May-22	17:00	
38	RQ91213	OCC_194	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-1		D	Tree cutting and Jumper tightening TN 1 to 20	06/May/2022	09:00	06/May/2022	17:00		PLANNED	Approved	06-May-22	09:00	06-May-22	17:00	

39	RQ91254	OCC_194	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-1		D	Tree cutting and Jumper tightening TN 1 to 20	06/May/2022	09:00	06/May/2022	17:00		PLANNED	Approved	06-May-22	09:00	06-May-22	17:00	
40	RQ91095	OCC_194	sldcps_sd	BAY	410 MAIN BAY - 400KV TALWANDI SABOO(PSG)-DHURI(P.S) (PS) CKT-2 AT DHURI(P.S)		D	Annual protection testing	05/May/2022	09:00	05/May/2022	17:00		PLANNED	Approved	05-May-22	09:00	05-May-22	17:00	
41	RQ91251	OCC_194	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RAJPURA TPS(P.SG)-RAJPURA(P.S) (PS) CKT-2		D	Checking & tightenings the jumper's nut-bolts , and General Periodical/routine checking & maintenance	04/May/2022	09:00	04/May/2022	17:00		PLANNED	Approved	04-May-22	09:00	04-May-22	17:00	
42	RQ91210	OCC_194	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RAJPURA TPS(P.SG)-RAJPURA(P.S) (PS) CKT-2		D	Checking & tightenings the jumper's nut-bolts , and General Periodical/routine checking & maintenance	04/May/2022	09:00	04/May/2022	17:00		PLANNED	Approved	04-May-22	09:00	04-May-22	17:00	
43	RQ91209	OCC_194	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV TALWANDI SABOO(P.SG)-DHURI(P.S) (PS) CKT-1		D	Jumper Checking /Tightining and tree trimming between tower no-101 to 150	04/May/2022	09:00	04/May/2022	17:00		PLANNED	Approved	04-May-22	09:00	04-May-22	17:00	
44	RQ91250	OCC_194	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV TALWANDI SABOO(P.SG)-DHURI(P.S) (PS) CKT-1		D	Jumper Checking /Tightining and tree trimming between tower no-101 to 150	04/May/2022	09:00	04/May/2022	17:00		PLANNED	Approved	04-May-22	09:00	04-May-22	17:00	
45	RQ91206	OCC_194	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV JAMALPUR(B B)-DANDHARIKA LANI(P.S) (PSTCL) CKT-2		D	Tree cutting and Jumper tightening TN 1 to 16	03/May/2022	09:00	03/May/2022	17:00		PLANNED	Approved	03-May-22	09:00	03-May-22	17:00	

46	RQ91247	OCC_194	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV JAMALPUR(B B)-DANDHARIKA LANI(PS) (PSTCL) CKT-2		D	Tree cutting and Jumper tightening TN 1 to 16	03/May/2022	09:00	03/May/2022	17:00		PLANNED	Approved	03-May-22	09:00	03-May-22	17:00	
47	RQ91243	OCC_194	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NAKODAR(PS G)-MAKHU(PS) (PS) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	02/May/2022	09:00	02/May/2022	17:00		PLANNED	Approved	02-May-22	09:00	02-May-22	17:00	
48	RQ91202	OCC_194	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NAKODAR(PS G)-MAKHU(PS) (PS) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	02/May/2022	09:00	02/May/2022	17:00		PLANNED	Approved	02-May-22	09:00	02-May-22	17:00	
49	RQ91203	OCC_194	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV JAMALPUR(B B)-DANDHARIKA LANI(PS) (PSTCL) CKT-1		D	Tree cutting and Jumper tightening TN 1 to 16	02/May/2022	09:00	02/May/2022	17:00		PLANNED	Approved	02-May-22	09:00	02-May-22	17:00	
50	RQ91244	OCC_194	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV JAMALPUR(B B)-DANDHARIKA LANI(PS) (PSTCL) CKT-1		D	Tree cutting and Jumper tightening TN 1 to 16	02/May/2022	09:00	02/May/2022	17:00		PLANNED	Approved	02-May-22	09:00	02-May-22	17:00	
51	RQ91204	OCC_194	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-RAJPURA(PS) (PS) CKT-1		D	Checking & tightenings the jumper's nut-bolts , and General Periodical/routine checking & maintenance	02/May/2022	09:00	02/May/2022	17:00		PLANNED	Approved	02-May-22	09:00	02-May-22	17:00	
52	RQ91245	OCC_194	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-RAJPURA(PS) (PS) CKT-1		D	Checking & tightenings the jumper's nut-bolts , and General Periodical/routine checking & maintenance	02/May/2022	09:00	02/May/2022	17:00		PLANNED	Approved	02-May-22	09:00	02-May-22	17:00	

53	RQ91094	OCC_194	sldcps_sd	BAY	401 MAIN BAY - 400KV NAKODAR(PSG)-MAKHU(PG) (PS) CKT-2 AT MAKHU(PG)		D	Nut bolt tighteneing of clamp and connectors of 401 bay CB, CT and cleaning of male and female copper contact of isolators. Cleaning and terminal tighteneing of C&R panel.	02/May/2022	09:00	02/May/2022	17:00		PLANNED	Approved	02-May-22	09:00	02-May-22	17:00	
54	RQ91201	OCC_194	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PG) (PS) CKT-1		D	Jumper Tightening/ General Maintenance	01/May/2022	09:00	10/May/2022	17:00		PLANNED	Approved	01-May-22	09:00	10-May-22	17:00	
55	RQ91242	OCC_194	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PG) (PS) CKT-1		D	Jumper Tightening/ General Maintenance	01/May/2022	09:00	10/May/2022	17:00		PLANNED	Approved	01-May-22	09:00	10-May-22	17:00	
56	RQ91159	OCC_194	singrauli_sd	AC TRANS MISSION LINE CIRCUIT	400 KV SINGRAULI(N T)-VINDHYACHAL(PG) (PG) CKT-2	POWER GRID	C	SAS INTEGRATION WORK	12/May/2022	08:00	13/May/2022	18:00		PLANNED	Approved	12-May-22	08:00	13-May-22	18:00	no power order restriction
57	RQ91420	OCC_194	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ALLAHABAD-SASARAM (PG) CKT-1	POWER GRID	C	Overhauling of Y phase Pole of Line reactor Switchable CB at Sasaram End (by ER1)	09/May/2022	08:00	11/May/2022	18:00		PLANNED	Approved					May be clubbed with sl 59. Subjected to ERPC approval.
58	RQ91161	OCC_194	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1	POWER GRID	D	Summer maintenance work eg. Tightening of loose conductor VD, Corona ring, arcing horn, jumper, string Hook etc	02/May/2022	08:00	02/May/2022	18:00	Repiring of CC ring, G-ring and V D conductor at 6 locations	PLANNED	Approved	02-May-22	08:00	02-May-22	18:00	Subjected to WRPC approval. NR-WR ATC will be curtailed.
59	RQ91077	OCC_194	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV VARANASI-SASARAM (PG) CKT-1	POWER GRID	D	For Overhead crossing of U/C 400kV D/C twin moose Varanasi (PGCIL)-Jaunpur Transmission line	02/May/2022	08:00	03/May/2022	18:00		PLANNED	Approved	02-May-22	08:00	03-May-22	18:00	Subjected to ERPC approval

60	RQ91076	OCC_194	sttuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-SASARAM (PG) CKT-1	POWER GRID	D	For Overhead crossing of U/C 400kV D/C twin moose Varanasi (PGCIL)-Jaunpur Transmission line	02/May/2022	08:00	03/May/2022	18:00		PLANNED	Approved	02-May-22	08:00	03-May-22	18:00	Subjected to ERPC approval
61	RQ91038	OCC_194	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MODAK(RS)-BHANPURA(MP) (MPSEB) CKT-1	MPSEB	C	For shifting of 220 KV Modak-Bhanpura line due to construction of eight lane road under Bharatmala project as deposit work of NHAI(under supervision of RVPN) in the state of Rajasthan	23/May/2022	08:00	29/May/2022	18:00		PLANNED	Approved	23-May-22	08:00	29-May-22	18:00	EI approval, PTCC (approval or undertaking as applicable) to be submitted before charging of line. Subjected to WRPC approval.
62	RQ91216	OCC_194	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MOGA(PG) (PS) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	09/May/2022	09:00	09/May/2022	17:00		PLANNED	Approved	09-May-22	09:00	09-May-22	17:00	
63	RQ91257	OCC_194	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MOGA(PG) (PS) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	09/May/2022	09:00	09/May/2022	17:00		PLANNED	Approved	09-May-22	09:00	09-May-22	17:00	
64	RQ91217	OCC_194	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1		D	For Jumper Tightening, disc cleaning and tree cutting between Tower No. 194 to 163	09/May/2022	09:00	09/May/2022	17:00		PLANNED	Approved	09-May-22	09:00	09-May-22	17:00	
65	RQ91258	OCC_194	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1		D	For Jumper Tightening, disc cleaning and tree cutting between Tower No. 194 to 163	09/May/2022	09:00	09/May/2022	17:00		PLANNED	Approved	09-May-22	09:00	09-May-22	17:00	
66	RQ91214	OCC_194	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-1		D	Checking & tightnings the jumper's nut-bolts , and General Periodical/routine checking & maintenance	06/May/2022	09:00	06/May/2022	17:00		PLANNED	Approved	06-May-22	09:00	06-May-22	17:00	

67	RQ91255	OCC_194	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-1		D	Checking & tightenings the jumper's nut-bolts , and General Periodical/routine checking & maintenance	06/May/2022	09:00	06/May/2022	17:00		PLANNED	Approved	06-May-22	09:00	06-May-22	17:00	
68	RQ91248	OCC_194	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NAKODAR(PS G)-MAKHU(PS) (PS) CKT-2		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	04/May/2022	09:00	04/May/2022	17:00		PLANNED	Approved	04-May-22	09:00	04-May-22	17:00	
69	RQ91207	OCC_194	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NAKODAR(PS G)-MAKHU(PS) (PS) CKT-2		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	04/May/2022	09:00	04/May/2022	17:00		PLANNED	Approved	04-May-22	09:00	04-May-22	17:00	
70	RQ91249	OCC_194	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	132 KV HAMIRPUR(H P)-CHOHAL (PS) (PSTCL) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	04/May/2022	09:00	04/May/2022	17:00		PLANNED	Approved	04-May-22	09:00	04-May-22	17:00	
71	RQ91208	OCC_194	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	132 KV HAMIRPUR(H P)-CHOHAL (PS) (PSTCL) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	04/May/2022	09:00	04/May/2022	17:00		PLANNED	Approved	04-May-22	09:00	04-May-22	17:00	
72	RQ91223	OCC_194	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1		D	For Jumper Tightening, disc cleaning and tree cutting between Tower No. 130 to 152	16/May/2022	09:00	16/May/2022	17:00		PLANNED	Approved	16-May-22	09:00	16-May-22	17:00	
73	RQ91264	OCC_194	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1		D	For Jumper Tightening, disc cleaning and tree cutting between Tower No. 130 to 152	16/May/2022	09:00	16/May/2022	17:00		PLANNED	Approved	16-May-22	09:00	16-May-22	17:00	
74	RQ91205	OCC_194	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(PS) (PS) CKT-1		D	Jumper Checking /Tightining and tree trimming between tower no-50 to 100	02/May/2022	09:00	02/May/2022	17:00		PLANNED	Approved	02-May-22	09:00	02-May-22	17:00	

75	RQ91246	OCC_194	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(P.S) CKT-1		D	Jumper Checking /Tightening and tree trimming between tower no-50 to 100	02/May/2022	09:00	02/May/2022	17:00		PLANNED	Approved	02-May-22	09:00	02-May-22	17:00	
76	RQ91278	OCC_194	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MOGA(PG)-AJITWAL(P.S) (PSTCL) CKT-1		D	Tree cutting and Jumper tightening TN 20 to 40	31/May/2022	09:00	31/May/2022	17:00		PLANNED	Approved	31-May-22	09:00	31-May-22	17:00	
77	RQ91237	OCC_194	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MOGA(PG)-AJITWAL(P.S) (PSTCL) CKT-1		D	Tree cutting and Jumper tightening TN 20 to 40	31/May/2022	09:00	31/May/2022	17:00		PLANNED	Approved	31-May-22	09:00	31-May-22	17:00	
78	RQ91236	OCC_194	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(P.S) (PS) CKT-2		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	30/May/2022	09:00	30/May/2022	17:00		PLANNED	Approved	30-May-22	09:00	30-May-22	17:00	
79	RQ91277	OCC_194	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(P.S) (PS) CKT-2		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	30/May/2022	09:00	30/May/2022	17:00		PLANNED	Approved	30-May-22	09:00	30-May-22	17:00	
80	RQ91115	OCC_194	sldcps_sd	BAY	415 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV MAKHU(P.S)		D	Cleaning and Recording of IR Values of Bay 415 CT's and CBcleaning of CTR Panel and Terminal tightening of Reactor MB, checking of HVWSS.	30/May/2022	09:00	30/May/2022	17:00		PLANNED	Approved	30-May-22	09:00	30-May-22	17:00	
81	RQ91276	OCC_194	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV DANDHARIKA LANI(P.S)-LUDHIANA(P.S) (PSTCL) CKT-1		D	Tree cutting and Jumper tightening TN 20 to 40	28/May/2022	09:00	28/May/2022	17:00		PLANNED	Approved	28-May-22	09:00	28-May-22	17:00	

82	RQ91235	OCC_194	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV DANDHARIKA LANI(P S)-LUDHIANA(P G) (PSTCL) CKT-1		D	Tree cutting and Jumper tightening TN 20 to 40	28/May/2022	09:00	28/May/2022	17:00		PLANNED	Approved	28-May-22	09:00	28-May-22	17:00	
83	RQ91234	OCC_194	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV DANDHARIKA LANI(P S)-LUDHIANA(P G) (PSTCL) CKT-1		D	Tree cutting and Jumper tightening TN 1 to 20	27/May/2022	09:00	27/May/2022	17:00		PLANNED	Approved	27-May-22	09:00	27-May-22	17:00	
84	RQ91275	OCC_194	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV DANDHARIKA LANI(P S)-LUDHIANA(P G) (PSTCL) CKT-1		D	Tree cutting and Jumper tightening TN 1 to 20	27/May/2022	09:00	27/May/2022	17:00		PLANNED	Approved	27-May-22	09:00	27-May-22	17:00	
85	RQ91273	OCC_194	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RAJPURA TPS(P S G)-NAKODAR(P S G) (P S) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	25/May/2022	09:00	25/May/2022	17:00		PLANNED	Approved	25-May-22	09:00	25-May-22	17:00	
86	RQ91232	OCC_194	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RAJPURA TPS(P S G)-NAKODAR(P S G) (P S) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	25/May/2022	09:00	25/May/2022	17:00		PLANNED	Approved	25-May-22	09:00	25-May-22	17:00	
87	RQ91274	OCC_194	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AMRITSAR(P G)-MAKHU(P S) (PSTCL) CKT-2		D	For Jumper Tightening, disc cleaning and tree cutting between Tower No. 106 to 128	25/May/2022	09:00	25/May/2022	17:00		PLANNED	Approved	25-May-22	09:00	25-May-22	17:00	
88	RQ91233	OCC_194	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AMRITSAR(P G)-MAKHU(P S) (PSTCL) CKT-2		D	For Jumper Tightening, disc cleaning and tree cutting between Tower No. 106 to 128	25/May/2022	09:00	25/May/2022	17:00		PLANNED	Approved	25-May-22	09:00	25-May-22	17:00	

89	RQ91103	OCC_194	sldcps_sd	BAY	421 MAIN BAY MAIN BAY - 400/220 KV 500 MVA ICT 3 AT MAKHU(PS) (PSTCL)		D	Nut bolt tightening and cleaning of Bay 420 CT,CB,isolators and CB and cleaning of BMK and C&R Panel and the terminal tightening of CT JB and CB MB.	24/May/2022	09:00	24/May/2022	17:00		PLANNED	Approved	24-May-22	09:00	24-May-22	17:00	
90	RQ91272	OCC_194	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2		D	For Jumper Tightening, disc cleaning and tree cutting between Tower No. 130 to 152	23/May/2022	09:00	23/May/2022	17:00		PLANNED	Approved	23-May-22	09:00	23-May-22	17:00	
91	RQ91231	OCC_194	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2		D	For Jumper Tightening, disc cleaning and tree cutting between Tower No. 130 to 152	23/May/2022	09:00	23/May/2022	17:00		PLANNED	Approved	23-May-22	09:00	23-May-22	17:00	
92	RQ91113	OCC_194	sldcps_sd	BAY	403 MAIN BAY - 400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1 (PSTCL) AT MAKHU(PS)		D	Nut bolt tightening of clamp and connectors of 403 bay CB, CT and cleaning of male and female copper contact of isolators. Cleaning and terminal tightening of C&R panel.	20/May/2022	09:00	20/May/2022	17:00		PLANNED	Approved	20-May-22	09:00	20-May-22	17:00	
93	RQ91229	OCC_194	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2		D	For Jumper Tightening, disc cleaning and tree cutting between Tower No. 153 to 175	20/May/2022	09:00	20/May/2022	17:00		PLANNED	Approved	20-May-22	09:00	20-May-22	17:00	
94	RQ91270	OCC_194	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2		D	For Jumper Tightening, disc cleaning and tree cutting between Tower No. 153 to 175	20/May/2022	09:00	20/May/2022	17:00		PLANNED	Approved	20-May-22	09:00	20-May-22	17:00	

95	RQ91228	OCC_194	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-2		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	19/May/2022	09:00	19/May/2022	17:00		PLANNED	Approved	19-May-22	09:00	19-May-22	17:00	
96	RQ91269	OCC_194	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-2		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	19/May/2022	09:00	19/May/2022	17:00		PLANNED	Approved	19-May-22	09:00	19-May-22	17:00	
97	RQ91267	OCC_194	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PS G) (PS) CKT-2		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	18/May/2022	09:00	18/May/2022	17:00		PLANNED	Approved	18-May-22	09:00	18-May-22	17:00	
98	RQ91226	OCC_194	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PS G) (PS) CKT-2		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	18/May/2022	09:00	18/May/2022	17:00		PLANNED	Approved	18-May-22	09:00	18-May-22	17:00	
99	RQ91225	OCC_194	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-2		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	17/May/2022	09:00	17/May/2022	17:00		PLANNED	Approved	17-May-22	09:00	17-May-22	17:00	
100	RQ91266	OCC_194	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-2		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	17/May/2022	09:00	17/May/2022	17:00		PLANNED	Approved	17-May-22	09:00	17-May-22	17:00	
101	RQ91224	OCC_194	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PS G) (PS) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	17/May/2022	09:00	17/May/2022	17:00		PLANNED	Approved	17-May-22	09:00	17-May-22	17:00	
102	RQ91265	OCC_194	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PS G) (PS) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	17/May/2022	09:00	17/May/2022	17:00		PLANNED	Approved	17-May-22	09:00	17-May-22	17:00	

103	RQ91112	OCC_194	sldcps_sd	BAY	404 MAIN BAY - 400KV NAKODAR(P5 G)-MAKHU(P5) (P5) CKT-1 AT MAKHU(P5)		D	Nut bolt tighteneing of clamp and connectors of 404 bay CB, CT and cleaning of male and female copper contact of isolators. Cleaning and terminal tighteneing of C&R panel.	16/May/2022	09:00	16/May/2022	17:00		PLANNED	Approved	16-May-22	09:00	16-May-22	17:00	
104	RQ91100	OCC_194	sldcps_sd	BAY	406 MAIN BAY - 400 KV AMRITSAR(PG)-MAKHU(P5) (P5) CKT-2 (P5) AT MAKHU(P5)		D	Nut bolt tighteneing of clamp and connectors of 406 bay CB, CT and cleaning of male and female copper contact of isolators. Cleaning and terminal tighteneing of C&R panel.	13/May/2022	09:00	13/May/2022	17:00		PLANNED	Approved	13-May-22	09:00	13-May-22	17:00	
105	RQ91220	OCC_194	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	132 KV HAMIRPUR(H P)-CHOHAL (P5) (P5) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	12/May/2022	09:00	12/May/2022	17:00		PLANNED	Approved	12-May-22	09:00	12-May-22	17:00	
106	RQ91261	OCC_194	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	132 KV HAMIRPUR(H P)-CHOHAL (P5) (P5) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	12/May/2022	09:00	12/May/2022	17:00		PLANNED	Approved	12-May-22	09:00	12-May-22	17:00	
107	RQ91219	OCC_194	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (P5) CKT-2		D	For Jumper Tightening, disc cleaning and tree cutting between Tower No. 194 to 163	11/May/2022	09:00	11/May/2022	17:00		PLANNED	Approved	11-May-22	09:00	11-May-22	17:00	
108	RQ91260	OCC_194	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (P5) CKT-2		D	For Jumper Tightening, disc cleaning and tree cutting between Tower No. 194 to 163	11/May/2022	09:00	11/May/2022	17:00		PLANNED	Approved	11-May-22	09:00	11-May-22	17:00	

109	RQ91099	OCC_194	sldcps_sd	BAY	410 MAIN BAY - 400KV MUKTSAR-MAKHU (PS) CKT-2 AT MAKHU(PS)		D	Nut bolt tighteneing of clamp and connectors of 410 bay CB, CT and cleaning of male and female copper contact of isolators. Cleaning and terminal tighteneing of C&R panel.	11/May/2022	09:00	11/May/2022	17:00		PLANNED	Approved	11-May-22	09:00	11-May-22	17:00	
110	RQ91098	OCC_194	sldcps_sd	BAY	412 MAIN BAY - 400/220KV 315 MVA ICT 2 AT MAKHU(PS)		D	Nut bolt tightening and cleaning of Bay 213(IV Side) LA,CT, Isolators and CB and cleaning of BMK and C&R Panel and the terminal tightening of CT JB and CB MB.	10/May/2022	09:00	10/May/2022	17:00		PLANNED	Approved	10-May-22	09:00	10-May-22	17:00	
111	RQ91256	OCC_194	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-2		D	Tree cutting and Jumper tightening TN 1 to 20	07/May/2022	09:00	07/May/2022	17:00		PLANNED	Approved	07-May-22	09:00	07-May-22	17:00	
112	RQ91215	OCC_194	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-2		D	Tree cutting and Jumper tightening TN 1 to 20	07/May/2022	09:00	07/May/2022	17:00		PLANNED	Approved	07-May-22	09:00	07-May-22	17:00	
113	RQ91096	OCC_194	sldcps_sd	BAY	409 MAIN BAY - 400/220KV 315 MVA ICT 1 AT MAKHU(PS)		D	Cleaning and Recording of IR Values of Bay 214(IV Side) CT's and CB, cleaning of CTR Panel and Terminal tightening of ICT-1 MB.	06/May/2022	09:00	06/May/2022	17:00		PLANNED	Approved	06-May-22	09:00	06-May-22	17:00	
114	RQ91211	OCC_194	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PGS)-DHURI(PS) (PS) CKT-2		D	Jumper Checking /Tightining and tree trimming between tower no - 50 to 150	05/May/2022	09:00	06/May/2022	17:00		PLANNED	Approved	05-May-22	09:00	06-May-22	17:00	

115	RQ91252	OCC_194	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(PG) (PS) CKT-2		D	Jumper Checking /Tightining and tree trimming between tower no - 50 to 150	05/May/2022	09:00	06/May/2022	17:00		PLANNED	Approved	05-May-22	09:00	06-May-22	17:00		
116	RQ91402	OCC_194	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-2		C	Transmission Line diversion work due to construction of new rail track of Jawaharpur Thermal Power Plant	02/May/2022	08:00	06/May/2022	18:00		PLANNED	Rejected						As per present power supply scenario, Shutdown may be planned during lean demand period and plan during unit outage at Rihand
117	RQ91401	OCC_194	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-1		C	Transmission Line diversion work due to construction of new rail track of Jawaharpur Thermal Power Plant	02/May/2022	08:00	06/May/2022	18:00		PLANNED	Rejected						As per present power supply scenario, Shutdown may be planned during lean demand period and plan during unit outage at Rihand
118	RQ91176	OCC_194	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-2	POWER GRID	D	Summer maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	25/May/2022	08:00	26/May/2022	18:00	other ckt will be in non auto mode.	PLANNED	Approved	25-May-22	17:00	26-May-22	23:00		May be availed after 1700hrs
119	RQ91181	OCC_194	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-2	POWER GRID	D	For Bird diverter installation	25/May/2022	08:00	02/Jun/2022	18:00	other ckt will be in non auto mode.	PLANNED	Approved	25-May-22	17:00	02-Jun-22	23:00		May be availed after 1700hrs
120	RQ91175	OCC_194	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-1	POWER GRID	D	Summer maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	23/May/2022	08:00	24/May/2022	18:00	other ckt will be in non auto mode.	PLANNED	Approved	23-May-22	17:00	24-May-22	23:00		May be availed after 1700hrs

121	RQ91388	OCC_194	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWER GRID	D	For commissioning / connection of OPGW Link from TN 395 of 765KV Kanpur Varanasi #1 to TN 90 of 132KV Sangipur Kuna Line for repeater station under reliable communication	21/May/2022	11:00	21/May/2022	14:00		PLANNED	Approved	21-May-22	11:00	21-May-22	14:00	
122	RQ91180	OCC_194	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-1	POWER GRID	D	For Bird diverter installation	21/May/2022	08:00	30/May/2022	18:00	other ckt will be in non auto mode.	PLANNED	Approved	21-May-22	17:00	30-May-22	23:00	May be availed after 1700hrs
123	RQ91305	OCC_194	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-2	POWER GRID	D	Earthwire Stringing between loc. 701 to 703 & repairing of condutor between loc 686 to 687 top phase	18/May/2022	08:00	18/May/2022	18:00		PLANNED	Approved	18-May-22	08:00	18-May-22	18:00	
124	RQ91170	OCC_194	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-2	POWER GRID	C	For R-Ph bushing relocation work at Terrace-6 of Koteshwar Ss. Shutdown was also approved in OCC-193, but the supply from NHVS China is pending. Kindly reschedule for May-2022.	15/May/2022	08:00	22/May/2022	18:00		PLANNED	Rejected					May plan after high hydro season.
125	RQ91187	OCC_194	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-JHATIKARA (PG) CKT-1	POWER GRID	C	Line for NCRTC diversion Work	15/May/2022	08:00	31/May/2022	18:00		PLANNED	Rejected					As per present power supply scenario, Shutdown may be planned after Sept.
126	RQ91327	OCC_194	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2	POWER GRID	D	Diamond Crossing with under construction line 400 kV D/C Mohindergarh-Bhiwani TL Location no. 25-I, 25-II, 25-IIA	13/May/2022	08:00	13/May/2022	18:00	Construction of 400 kV D/C Mahendragarh-Bhiwani TL	PLANNED	Approved	13-May-22	08:00	13-May-22	18:00	

127	RQ91183	OCC_194	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2	POWER GRID	D	For Bird diverter installation	11/May/2022	08:00	20/May/2022	18:00	other ckt will be in non auto mode.	PLANNED	Approved	11-May-22	17:00	20-May-22	23:00	May be availed after 1700hrs
128	RQ91169	OCC_194	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGAR H (PG) CKT-1	POWER GRID	D	Summer maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	10/May/2022	09:00	10/May/2022	14:00	other ckt in Non auto mode.	PLANNED	Approved	10-May-22	09:00	10-May-22	14:00	
129	RQ91321	OCC_194	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-ALIGARH(PG) (PG) CKT-1	POWER GRID	D	AMP work	09/May/2022	09:00	09/May/2022	18:00		PLANNED	Approved	12-May-22	09:00	12-May-22	18:00	ATC Curtailment of 600 MW
130	RQ91326	OCC_194	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1	POWER GRID	D	Diamond Crossing with under construction line 400 kV D/C Mohindergarh-Bhiwani TL Location no. 22-I, 22-II, 22-IIA	08/May/2022	08:00	08/May/2022	18:00	Construction of 400 kV D/C Mahendragarh-Bhiwani TL	PLANNED	Approved	08-May-22	08:00	08-May-22	18:00	
131	RQ91304	OCC_194	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-FATEHPUR (PG) CKT-1	POWER GRID	D	AMP work	05/May/2022	08:00	05/May/2022	18:00		PLANNED	Approved	05-May-22	08:00	05-May-22	18:00	
132	RQ91322	OCC_194	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASIBALIA (PG) CKT-1	POWER GRID	D	Replacement of broken insulator (3 nos glass disc insulator in same string) at loc.no. 385(S) with polymer string	03/May/2022	08:00	03/May/2022	18:00		PLANNED	Approved	03-May-22	08:00	03-May-22	18:00	
133	RQ91387	OCC_194	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASIKANPUR_GIS (PG) CKT-1	POWER GRID	D	A/R into non auto mode for Live Line OPGW Work	01/May/2022	08:00	31/May/2022	18:00		PLANNED	Approved	01-May-22	08:00	31-May-22	18:00	

134	RQ91386	OCC_194	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-1	POWER GRID	D	A/R into non auto mode for Live Line OPGW Work	01/May/2022	08:00	31/May/2022	18:00		PLANNED	Approved	01-May-22	08:00	31-May-22	18:00	
135	RQ91172	OCC_194	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV MEERUT-BHIWANI (PG) CKT-1	POWER GRID	D	Auto Reclose off is required for OPGW INSTALLATION works under Northern Region Optical fibre Strengthening Scheme (NROSS)	01/May/2022	08:00	31/May/2022	18:00		PLANNED	Approved	01-May-22	08:00	31-May-22	18:00	
136	RQ91184	OCC_194	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV JHATIKARA-ALIGARH (PG) CKT-1	POWER GRID	C	Line for NHA1 diversion Work	01/May/2022	08:00	15/May/2022	18:00		PLANNED	Approved	01-May-22	08:00	05-May-22	18:00	As per present power supply scenario, Shutdown may be planned after Sept.
137	RQ91177	OCC_194	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV MOGA-BHIWANI (PG) CKT-1	POWER GRID	C	Line diversion works for railway crossing	01/May/2022	08:00	22/May/2022	18:00		PLANNED	Approved	01-May-22	08:00	22-May-22	18:00	EI approval, PTCC (approval or undertaking as applicable) to be submitted before charging of line.
138	RQ91182	OCC_194	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1	POWER GRID	D	For Bird diverter installation	01/May/2022	08:00	10/May/2022	18:00	other ckt will be in non auto mode.	PLANNED	Approved	01-May-22	17:00	10-May-22	23:00	May be availed after 1700hrs
139	RQ91403	OCC_194	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-1	POWER GRID	C	For Replacement work of Two Nos. damaged earthwire tower peaks at Loc. No. 986 &988.	01/May/2022	08:00	02/May/2022	18:00	SD Required	PLANNED	Approved	01-May-22	08:00	02-May-22	18:00	All lines at Bhadla-Bikaner to remain available for solar evacuation
140	RQ91404	OCC_194	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-2	POWER GRID	C	For Replacement work of Two Nos. damaged earthwire tower peaks at Loc. No. 986 &988.	01/May/2022	08:00	02/May/2022	18:00	SD Required	PLANNED	Approved	01-May-22	08:00	02-May-22	18:00	All lines at Bhadla-Bikaner to remain available for solar evacuation

141	RQ90918	OCC_194	stuup_sd	AC TRANS MISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(U P)- LALITPUR(LPG) (UP) CKT-2	UPPTCL	D	For charging of Y phase Line Reactor Unit at Fatehabad end. (At Present Spare Phase Unit is charged as Y Phase on 15-Dec-21 and Y phase is need to be charge within 06Month as per SLDC guidelines)	16/May/2022	10:00	16/May/2022	14:00		PLANNED	Approved	16-May-22	10:00	16-May-22	14:00	may be clubbed with Unit outage
142	RQ91164	OCC_194	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PKTSL) CKT-2	PKTSL	D	Isolator Alingment reactification work at Jhatikra	14/May/2022	08:00	18/May/2022	18:00	Summer maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	PLANNED	Approved	14-May-22	08:00	18-May-22	18:00	
143	RQ91163	OCC_194	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PKTSL) CKT-1	PKTSL	D	Isolator Alingment reactification work at Jhatikra	10/May/2022	08:00	13/May/2022	18:00	Summer maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	PLANNED	Approved	10-May-22	08:00	13-May-22	18:00	
144	RQ91166	OCC_194	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV FATEHGARH_I(PG)- BHADLA(PG) (FBTL) CKT-2	POWER GRID,FBTL	D	For CSD Fine tune work at Fatehgarh -II and line Maintenance work	11/May/2022	16:00	11/May/2022	23:00	along with Line Reactor	PLANNED	Approved	11-May-22	17:00	11-May-22	23:00	May be availed after 1700hrs
145	RQ91165	OCC_194	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV FATEHGARH_I(PG)- BHADLA(PG) (FBTL) CKT-1	POWER GRID,FBTL	D	For CSD Fine tune work at Fatehgarh -II and line Maintenance work	07/May/2022	16:00	07/May/2022	23:00	along with Line Reactor	PLANNED	Approved	07-May-22	17:00	07-May-22	23:00	May be availed after 1700hrs

146	RQ91179	OCC_194	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)- FATEHGARH_I I(PG) (FBTL) CKT-2	FBTL,PF TL	D	For Bird diverter installation	11/May/2022	08:00	20/May/2022	18:00	other ckt will be in non auto mode.	PLANNED	Approved	11-May-22	17:00	20-May-22	18:00	May be availed after 1700hrs
147	RQ91168	OCC_194	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)- FATEHGARH_I I(PG) (FBTL) CKT-2	FBTL,PF TL	D	For CSD Fine tune work at Fatehgarh -II and line Maintenance work	05/May/2022	16:00	05/May/2022	23:00	along with Line Reactor	PLANNED	Approved	05-May-22	17:00	05-May-22	23:00	May be availed after 1700hrs
148	RQ91167	OCC_194	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)- FATEHGARH_I I(PG) (FBTL) CKT-1	FBTL,PF TL	D	For CSD Fine tune work at Fatehgarh -II and line Maintenance work	02/May/2022	16:00	02/May/2022	23:00	along with Line Reactor	PLANNED	Approved	02-May-22	17:00	02-May-22	23:00	May be availed after 1700hrs
149	RQ91178	OCC_194	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)- FATEHGARH_I I(PG) (FBTL) CKT-1	FBTL,PF TL	D	For Bird diverter installation	01/May/2022	08:00	10/May/2022	18:00	other ckt will be in non auto mode.	PLANNED	Approved	01-May-22	17:00	10-May-22	23:00	May be availed after 1700hrs
150	RQ90919	OCC_194	stuup_sd	BUS	765KV BUS 2 AT BARA(UP)	UPPTCL	D	For Jumpering and cable termination work at 765kv Bara TPS, Prayagraj	25/May/2022	07:00	27/May/2022	20:00		PLANNED	Approved	25-May-22	6:00	27-May-22	17:00	
151	RQ91380	OCC_194	cpcc3_sd	BUS	765KV BUS 2 AT ORAI(PG)	POWER GRID	D	AMP work	24/May/2022	10:00	24/May/2022	18:00		PLANNED	Approved	24-May-22	10:00	24-May-22	18:00	
152	RQ91199	OCC_194	cpcc1_sd	BUS	765 KV FATEHGARH_I I(PG) - BUS 1	POWER GRID	D	For Construction work of incoming 765kv ICT-4	22/May/2022	17:00	26/May/2022	05:00	On daily basis.	PLANNED	Approved	22-May-22	17:00	26-May-22	05:00	
153	RQ91198	OCC_194	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 2	POWER GRID	D	765/400kv ICT 3 charging related construction work	16/May/2022	16:00	16/May/2022	23:00		PLANNED	Approved	16-May-22	17:00	16-May-22	23:00	May be availed after 1700hrs
154	RQ91197	OCC_194	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 1	POWER GRID	D	Bhadia II - Sikar II bay construction work	15/May/2022	16:00	15/May/2022	23:00		PLANNED	Approved	15-May-22	17:00	15-May-22	23:00	May be availed after 1700hrs
155	RQ91147	OCC_194	cpcc3_sd	BUS	765 KV BAREILLY_2(PG) - BUS 2	POWER GRID	D	FOR BUSBAR TESTING	13/May/2022	09:00	13/May/2022	18:00		PLANNED	Approved	13-May-22	09:00	13-May-22	18:00	

156	RQ91200	OCC_194	cpcc1_sd	BUS	765 KV FATEHGARH_I(PG) - BUS 2	POWER GRID	D	For Construction work of incoming 765kv ICT-4	12/May/2022	17:00	16/May/2022	05:00	On daily Basis. During Bus shutdown 765 kV Fatehgarh 2 to Bhadla 2 Ckt 1 shall be in shutdown as line is charged through main bay only	PLANNED	Approved	12-May-22	17:00	16-May-22	05:00	may be taken on daily basis
157	RQ91146	OCC_194	cpcc3_sd	BUS	765 KV BAREILLY_2(PG) - BUS 1	POWER GRID	D	FOR BUSBAR TESTING	11/May/2022	09:00	11/May/2022	18:00		PLANNED	Approved	11-May-22	09:00	11-May-22	18:00	
158	RQ91143	OCC_194	cpcc3_sd	BUS	765KV BUS 2 AT KANPUR_GIS(PG)	POWER GRID	D	CRM Testing	04/May/2022	09:00	04/May/2022	18:00		PLANNED	Approved	04-May-22	09:00	04-May-22	18:00	
159	RQ91142	OCC_194	cpcc3_sd	BUS	765KV BUS 1 AT KANPUR_GIS(PG)	POWER GRID	D	CRM Testing	02/May/2022	09:00	02/May/2022	18:00		PLANNED	Approved	02-May-22	09:00	02-May-22	18:00	
160	RQ91383	OCC_194	cpcc3_sd	BR/BSR/ MSC/M SR	240 MVAR BUS REACTOR NO 2 AT 765KV AGRA(PG)	POWER GRID	D	For anchoring work	20/May/2022	10:00	20/May/2022	18:00		PLANNED	Approved	20-May-22	10:00	20-May-22	18:00	
161	RQ91239	OCC_194	cpcc1_sd	BR/BSR/ MSC/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_I(PG)	POWER GRID	C	For CSD Fine Tuning work.	12/May/2022	17:00	13/May/2022	05:00		PLANNED	Approved	12-May-22	16:00	13-May-22	21:00	May be availed from 16:00 to 21:00
162	RQ91382	OCC_194	cpcc3_sd	BR/BSR/ MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765KV AGRA(PG)	POWER GRID	D	For anchoring work	12/May/2022	10:00	12/May/2022	18:00		PLANNED	Approved	12-May-22	10:00	12-May-22	18:00	
163	RQ91282	OCC_194	cpcc1_sd	BR/BSR/ MSC/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV PHAGI(RS)	POWER GRID	D	For Spare Bus reactor Charging First Time	10/May/2022	09:00	10/May/2022	14:00		PLANNED	Approved	10-May-22	09:00	10-May-22	14:00	

164	RQ91240	OCC_194	cpcc1_sd	BR/BSR/ MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_I I(PG)	POWER GRID	C	For CSD Fine Tunning work.	08/May/2022	16:00	09/May/2022	05:00		PLANNED	Approved	08-May-22	16:00	09-May-22	21:00	May be availed from 16:00 to 21:00	
165	RQ91279	OCC_194	cpcc1_sd	BR/BSR/ MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV KOTESHWAR(PG)	POWER GRID	C	For rectification of tilted VP bus bar due to foundation settlement in Reactor Bay at Terrace-1,2 and 8.	05/May/2022	08:00	14/May/2022	18:00		PLANNED	Approved	05-May-22	08:00	14-May-22	18:00		
166	RQ91013	OCC_194	stuup_sd	BR/BSR/ MSC/M SR	189 MVAR BUS REACTOR NO 1 AT 765KV UNNAO(UP)	UPPTCL	D	CRM,DCRM and Timing Testing of 765kV Circuit Breaker of BUS Reactor.	20/May/2022	09:00	21/May/2022	18:00		PLANNED	Approved	20-May-22	09:00	21-May-22	18:00		
167	RQ91287	OCC_194	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PG) CKT-2 @JHATIKARA(PG)	POWER GRID	D	Breaker operating rod gasket replacement (water Ingress issue in IMB)	24/May/2022	08:00	24/May/2022	18:00		PLANNED	Approved						To be clubbed with sl 142
168	RQ91285	OCC_194	cpcc1_sd	LINE REACTOR	330 MVAR NON-SWITCHABLE LR ON JHATIKARA-ALIGARH (PG) CKT-1 @JHATIKARA(PG)	POWER GRID	D	R phase Breaker Rectification	09/May/2022	08:00	09/May/2022	18:00		PLANNED	Approved						To be clubbed with sl 136
169	RQ91284	OCC_194	cpcc1_sd	LINE REACTOR	330 MVAR NON-SWITCHABLE LR ON JHATIKARA-ALIGARH (PG) CKT-1 @JHATIKARA(PG)	POWER GRID	D	R phase Breaker Rectification	07/May/2022	08:00	07/May/2022	18:00		PLANNED	Approved						To be clubbed with sl 136

170	RQ91283	OCC_194	cpcc1_sd	LINE REACTOR	330 MVAR NON-SWITCHABLE LR ON JHATIKARA-ALIGARH (PG) CKT-1 @JHATIKARA(PG)	POWER GRID	D	CSD Commissioning 5 Online switching operations	06/May/2022	08:00	06/May/2022	18:00		PLANNED	Approved	06-May-22	08:00	06-May-22	18:00		
171	RQ91363	OCC_194	cpcc3_sd	LINE REACTOR	330 MVAR NON-SWITCHABLE LR ON VARANASI-FATEHPUR (PG) CKT-1 @FATEHPUR(PG)	POWER GRID	D	Non switchable Line Reactor to be taken into service after completion of AMP work	05/May/2022	17:00	05/May/2022	18:00		PLANNED	Approved	05-May-22	17:00	05-May-22	18:00	s/d to be availed along with Line SD	
172	RQ91362	OCC_194	cpcc3_sd	LINE REACTOR	330 MVAR NON-SWITCHABLE LR ON VARANASI-FATEHPUR (PG) CKT-1 @FATEHPUR(PG)	POWER GRID	D	Non switchable Line Reactor to be taken out to carry out AMP work	05/May/2022	09:00	05/May/2022	10:00		PLANNED	Approved	05-May-22	09:00	05-May-22	10:00	s/d to be availed along with Line SD	
173	RQ91286	OCC_194	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1 @JHATIKARA(PG)	PKTSL	D	Breaker operating rod gasket replacement (water Ingress Issue in IMB)	23/May/2022	08:00	23/May/2022	18:00		PLANNED	Approved						To be clubbed with sl 143
174	RQ91041	OCC_194	sldcrs_sd	BAY	704-52A MAIN BAY - 765 KV ANTA-PHAGI (RS) CKT-1 (RRVPL) AT 765KV ANTA(RS)	RRVPL	D	FOR Quarterly maintenance	30/May/2022	08:00	30/May/2022	18:00		PLANNED	Approved	30-May-22	08:00	30-May-22	18:00		

175	RQ91042	OCC_194	sldcrs_sd	BAY	704-52T TIE BAY - 765/400 KV 1500 MVA ICT 1 AT ANTA(RS) (RRVPNL) AND 765 KV ANTA-PHAGI (RS) CKT-1 AT 765 KV ANTA(RS) (RRVPNL)	RRVPNL	D	FOR Quarterly maintenance	27/May/2022	08:00	27/May/2022	18:00		PLANNED	Approved	27-May-22	08:00	27-May-22	18:00	
176	RQ91043	OCC_194	sldcrs_sd	BAY	704-52B MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT ANTA(RS) (RRVPNL)	RRVPNL	D	FOR Quarterly maintenance	23/May/2022	08:00	23/May/2022	18:00		PLANNED	Approved	23-May-22	08:00	23-May-22	18:00	
177	RQ91068	OCC_194	sldcrs_sd	BAY	70152B MAIN BAY - 765/400KV 1500 MVA ICT 1 AT PHAGI(RS)	RRVPNL	D	(1) To measure the operation timings of CB. (2) Measurement of Tan-delta of CTS . (3)	17/May/2022	08:00	17/May/2022	18:00		PLANNED	Approved	17-May-22	08:00	17-May-22	18:00	
178	RQ91065	OCC_194	sldcrs_sd	BAY	70752A MAIN BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-2 AT	RRVPNL	D	1. Maintenance of CB & CTs 2. Tightening of clamps & connectors of Isolators, CB &	12/May/2022	08:00	12/May/2022	18:00		PLANNED	Approved	12-May-22	08:00	12-May-22	18:00	
179	RQ91067	OCC_194	sldcrs_sd	BAY	70252T TIE BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 AND 765/400KV 1500 MVA ICT 2 AT PHAGI(RS)	RRVPNL	D	1. Measurements of operation timings of CB. 2. Measurement of Tan-delta of Current Transformers .	10/May/2022	08:00	10/May/2022	18:00		PLANNED	Approved	10-May-22	08:00	10-May-22	18:00	

180	RQ91066	OCC_194	sldcrs_sd	BAY	70652A MAIN BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-1 AT PHAGI(RS)	RRVPN L	D	1. Measurements of operation timings of CB. 2. Measurement of Tan-delta of Current Transformers .	06/May/2022	08:00	06/May/2022	18:00		PLANNED	Approved	06-May-22	08:00	06-May-22	18:00	
181	RQ91069	OCC_194	sldcrs_sd	BAY	70152T TIE BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 AND 765/400KV 1500 MVA ICT 1 AT PHAGI(RS)	RRVPN L	D	1. To check the operation timings of CB & measurement of contact resistance.. 2. Measurement of Tan-delta of CTs. 3.Tightening of	04/May/2022	08:00	04/May/2022	18:00		PLANNED	Approved	04-May-22	08:00	04-May-22	18:00	
182	RQ91298	OCC_194	cpcc1_sd	BAY	718 MAIN BAY - 765/400KV 1500 MVA ICT 4 AT JHATIKARA(PG)	POWER GRID	D	SCADA Signal verification	27/May/2022	14:00	27/May/2022	15:00		PLANNED	Approved	27-May-22	14:00	27-May-22	15:00	
183	RQ91297	OCC_194	cpcc1_sd	BAY	715 MAIN BAY - 765/400KV 1500 MVA ICT 3 AT JHATIKARA(PG)	POWER GRID	D	SCADA Signal verification	27/May/2022	12:00	27/May/2022	13:00		PLANNED	Approved	27-May-22	12:00	27-May-22	13:00	
184	RQ91296	OCC_194	cpcc1_sd	BAY	712 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT JHATIKARA(PG)	POWER GRID	D	SCADA Signal verification	27/May/2022	11:00	27/May/2022	12:00		PLANNED	Approved	27-May-22	11:00	27-May-22	12:00	
185	RQ91295	OCC_194	cpcc1_sd	BAY	709 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT JHATIKARA(PG)	POWER GRID	D	SCADA Signal verification	27/May/2022	09:00	27/May/2022	10:00		PLANNED	Approved	27-May-22	09:00	27-May-22	10:00	

186	RQ91291	OCC_194	cpcc1_sd	BAY	708 TIE BAY - 765KV JHATIKARA-BHIWANI (PG) CKT-1 AND 765/400KV 1500 MVA ICT 1 AT JHATIKARA(PG)	POWER GRID	D	SCADA Signal verification	26/May/2022	14:00	26/May/2022	15:00		PLANNED	Approved	26-May-22	14:00	26-May-22	15:00	
187	RQ91294	OCC_194	cpcc1_sd	BAY	706 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV JHATIKARA(PG)	POWER GRID	D	SCADA Signal verification	26/May/2022	11:00	26/May/2022	12:00		PLANNED	Approved	26-May-22	11:00	26-May-22	12:00	
188	RQ91292	OCC_194	cpcc1_sd	BAY	705 TIE BAY - 765KV AGRA-JHATIKARA (PG) CKT-1 AND 240 MVAR BUS REACTOR NO 1 AT 765KV JHATIKARA(PG)	POWER GRID	D	SCADA Signal verification	26/May/2022	10:00	26/May/2022	11:00		PLANNED	Approved	26-May-22	10:00	26-May-22	11:00	
189	RQ91293	OCC_194	cpcc1_sd	BAY	703 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV JHATIKARA(PG)	POWER GRID	D	SCADA Signal verification	26/May/2022	09:00	26/May/2022	10:00		PLANNED	Approved	26-May-22	09:00	26-May-22	10:00	
190	RQ91158	OCC_194	cpcc3_sd	BAY	712 MAIN BAY - 765KV KANPUR_GIS-ALIGARH (PG) CKT-1 AT KANPUR_GIS(PG)	POWER GRID	D	AMP work	23/May/2022	09:00	23/May/2022	18:00		PLANNED	Approved	23-May-22	09:00	23-May-22	18:00	
191	RQ91312	OCC_194	cpcc2_sd	BAY	712 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT MOGA(PG)	POWER GRID	D	For AMP works of bay equipments.	18/May/2022	09:00	19/May/2022	17:30	Kindly approve	PLANNED	Approved	18-May-22	09:00	19-May-22	17:30	

192	RQ91385	OCC_194	cpcc3_sd	BAY	717 TIE BAY - 765KV AGRA-JHATIKARA (PG) CKT-1 AND 240 MVAR BUS REACTOR NO 2 AT 765KV AGRA(PG)	POWER GRID	D	AMP work	11/May/2022	09:00	11/May/2022	18:00		PLANNED	Approved	11-May-22	09:00	11-May-22	18:00	
193	RQ91384	OCC_194	cpcc3_sd	BAY	702 TIE BAY - 765KV AGRA(PG)-GWALIOR(PG) (UNDEF) CKT-2 AND 765/400KV 1500 MVA ICT 1 AT AGRA(PG)	POWER GRID	D	AMP work	09/May/2022	09:00	09/May/2022	18:00		PLANNED	Approved	09-May-22	09:00	09-May-22	18:00	
194	RQ91154	OCC_194	cpcc3_sd	BAY	702 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHPUR(PG) (POWERGRID) AND 765 KV VARANASI-FATEHPUR (PG) CKT-1 AT 765 KV FATEHPUR(PG) (POWERGRID)	POWER GRID	D	AMP work	06/May/2022	09:00	07/May/2022	18:00		PLANNED	Approved	06-May-22	09:00	07-May-22	18:00	
195	RQ91299	OCC_194	cpcc1_sd	BAY	707 MAIN BAY - 765KV JHATIKARA-BHIWANI (PG) CKT-1 AT JHATIKARA(PG)	POWER GRID	D	For AMP work	04/May/2022	08:00	05/May/2022	18:00		PLANNED	Approved	04-May-22	08:00	05-May-22	18:00	

196	RQ90924	OCC_194	stuup_sd	BAY	705 TIE BAY - 765 KV BARA-MAINPURI (UP) CKT-2 AND 765/400 KV 1000 MVA ICT 2 AT MAINPURI(UP) AT 765 KV MAINPURI(UP)	UPPTCL	D	For stability test of 765kV Busbar (as per suggested by M/S PPGCL Bara) at 765kV Bara TPS, Prayagraj	27/May/2022	07:00	27/May/2022	20:00		PLANNED	Approved	27-May-22	07:00	27-May-22	20:00	
197	RQ90926	OCC_194	stuup_sd	BAY	704 MAIN BAY - 765KV BUS 2 AT BARA(UP) (UPPTCL) AND FUTURE AT 765 KV BARA(UP) (UPPTCL)	UPPTCL	C	For Jumpering and cable termination work at 765kV Bara TPS, Prayagraj	25/May/2022	07:00	27/May/2022	20:00		PLANNED	Approved	25-May-22	07:00	27-May-22	20:00	
198	RQ90922	OCC_194	stuup_sd	BAY	711 TIE BAY - 765KV AGRA FATEHBAD(U P)- LALITPUR(LPG) (UP) CKT-1 AND 765KV/400KV AGRA FATEHBAD(U P)-ICT-1 AT AGRA FATEHBAD(U P)	UPPTCL	D	For maintenance and Testing of Bay Equipments	02/May/2022	14:00	02/May/2022	17:00		PLANNED	Approved	02-May-22	14:00	02-May-22	17:00	
199	RQ90921	OCC_194	stuup_sd	BAY	710 MAIN BAY - 765KV AGRA FATEHBAD(U P)- LALITPUR(LPG) (UP) CKT-1 AT AGRA FATEHBAD(U P)	UPPTCL	D	For maintenance and Testing of Bay Equipments	02/May/2022	09:00	02/May/2022	12:00		PLANNED	Approved	02-May-22	09:00	02-May-22	12:00	

200	RQ90920	OCC_194	stuup_sd	BAY	707 MAIN BAY - 765KV AGRA FATEHBAD(UP)- LALITPUR(LPG) (UP) CKT-2 AT AGRA FATEHBAD(UP)	UPPTCL	D	For maintenance and Testing of Bay Equipments	01/May/2022	14:00	01/May/2022	17:00		PLANNED	Approved	01-May-22	14:00	01-May-22	17:00	
201	RQ90925	OCC_194	stuup_sd	BAY	702 TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV AGRA FATEHBAD(UP) (UPPTCL) AND 765 KV AGRA FATEHBAD-GHATAMPUR_TPS (UP) CKT-1 AT 765 KV AGRA FATEHBAD(UP) (UPPTCL)	UPPTCL	D	For maintenance and Testing of Bay Equipments	01/May/2022	09:00	01/May/2022	12:00		PLANNED	Approved	01-May-22	09:00	01-May-22	12:00	
202	RQ91289	OCC_194	cpcc1_sd	BAY	713 MAIN BAY - 765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PG) CKT-1 (PKTSL) AT JHATIKARA(PG)	PKTSL	D	Breaker operating rod Rain hood replacement (water Ingress Issue in IMB)	21/May/2022	08:00	21/May/2022	18:00		PLANNED	Approved	21-May-22	08:00	21-May-22	18:00	
203	RQ91290	OCC_194	cpcc1_sd	BAY	710 MAIN BAY - 765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PG) CKT-2 (PKTSL) AT JHATIKARA(PG)	PKTSL	D	Breaker operating rod Rain hood replacement (water Ingress Issue in IMB)	20/May/2022	08:00	20/May/2022	18:00		PLANNED	Approved	20-May-22	08:00	20-May-22	18:00	

204	RQ90915	OCC_194	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT AGRA FATEHBAD(UP)	UPPTCL	D	For restoration/charging of 500MVA ICT-1 R Phase at 765kV Substation Fatehabad Agra. (At Present Spare Phase Unit is charged as R Phase). We had approved shutdown in OCC-193 for April Month but we will not take these shutdown in future.	23/May/2022	09:00	24/May/2022	18:00		PLANNED	Approved	23-May-22	09:00	24-May-22	18:00	
205	RQ90913	OCC_194	stuup_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 2 AT UNNAO(UP)	UPPTCL	D	DCRM, Timing Testing of 765KV Circuit Breaker.	19/May/2022	09:00	19/May/2022	18:00	Power will be flow through ICT-1 & 3 hence there will be no power	PLANNED	Approved	19-May-22	09:00	19-May-22	18:00	
206	RQ90914	OCC_194	stuup_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 1 AT UNNAO(UP)	UPPTCL	D	DCRM Testing of 400KV Circuit Breaker.	18/May/2022	09:00	18/May/2022	15:00	Power will be flow through ICT-2 & 3 hence there will be no power	PLANNED	Approved	18-May-22	09:00	18-May-22	15:00	
207	RQ90917	OCC_194	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT GR.NOIDA_2(UPC)	UPPTCL	D	For Restoration the ICT-2 and it will be charged on no load for 24 Hours as it will be charged in bank with new procured tranformer in placed the failed R phase transformer	17/May/2022	09:00	17/May/2022	10:00		PLANNED	Approved	17-May-22	09:00	17-May-22	10:00	
208	RQ90916	OCC_194	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT GR.NOIDA_2(UPC)	UPPTCL	D	For normalizing the ICT-1, during shutdown B phase ICT will be charged in place of Spare ICT unit	03/May/2022	09:00	03/May/2022	10:00		PLANNED	Approved	03-May-22	09:00	03-May-22	10:00	

209	RQ91195	OCC_194	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 4 AT KOTESHWAR(PG)	POWER GRID	D	For CSD Commissioning	15/May/2022	08:00	15/May/2022	18:00		PLANNED	Approved	15-May-22	08:00	15-May-22	18:00	May avail in first week of May
210	RQ91196	OCC_194	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 3 AT KOTESHWAR(PG)	POWER GRID	D	For CSD Commissioning	14/May/2022	08:00	14/May/2022	18:00		PLANNED	Approved	14-May-22	08:00	14-May-22	18:00	May avail in first week of May
211	RQ91194	OCC_194	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 2 AT KOTESHWAR(PG)	POWER GRID	D	For CSD Commissioning	13/May/2022	08:00	13/May/2022	18:00		PLANNED	Approved	13-May-22	08:00	13-May-22	18:00	May avail in first week of May
212	RQ91193	OCC_194	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 1 AT KOTESHWAR(PG)	POWER GRID	D	For CSD Commissioning	12/May/2022	08:00	12/May/2022	18:00		PLANNED	Approved	12-May-22	08:00	12-May-22	18:00	May avail in first week of May
213	RQ91189	OCC_194	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_I(PG)	POWER GRID	C	For CSD Fine Tuning work.	10/May/2022	17:00	11/May/2022	05:00		PLANNED	Approved	10-May-22	17:00	11-May-22	05:00	
214	RQ91370	OCC_194	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KANPUR_GIS(PG)	POWER GRID	D	Interlock testing & Auxiliary spare bus - Gas Density monitor signals testing of Spare T-Isolators with ICT-2 for ICT-3 Future for commissioning of 400KV Ghatampur line-2 & ICT 3	09/May/2022	09:00	09/May/2022	18:00		PLANNED	Approved	09-May-22	09:00	09-May-22	18:00	
215	RQ91369	OCC_194	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KANPUR_GIS(PG)	POWER GRID	D	Interlock testing & Auxiliary spare bus - Gas Density monitor signals testing of Spare T-Isolators with ICT-1 for ICT-3 Future for commissioning of 400KV Ghatampur line-2 & ICT 3	07/May/2022	09:00	07/May/2022	18:00		PLANNED	Approved	07-May-22	09:00	07-May-22	18:00	

216	RQ91190	OCC_194	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_I I(PG)	POWER GRID	C	For CSD Fine Tuning work.	04/May/2022	17:00	05/May/2022	05:00		PLANNED	Approved	04-May-22	17:00	05-May-22	05:00	
217	RQ91191	OCC_194	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_I I(PG)	POWER GRID	C	For CSD Fine Tuning work.	03/May/2022	17:00	04/May/2022	05:00		PLANNED	Approved	03-May-22	17:00	04-May-22	05:00	
218	RQ91620	OCC_194	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-RAMGARH (RS) CKT-2	RRVPN L	D	Quarterly Maintenance work (Main Bay & Tie bay)	31/May/2022	17:00	31/May/2022	22:00		PLANNED	Approved	31-May-22	17:00	31-May-22	22:00	
219	RQ91619	OCC_194	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-RAMGARH (RS) CKT-1	RRVPN L	D	Quarterly Maintenance work (Main Bay & Tie bay)	30/May/2022	17:00	30/May/2022	22:00		PLANNED	Approved	30-May-22	17:00	30-May-22	22:00	
220	RQ91623	OCC_194	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-MERTA (RS) CKT-1	RRVPN L	D	Quarterly Maintenance work at both end (Main Bay & Tie bay) alongwith its 50MVAR Line Reactor at 400KV GSS Bhadla	27/May/2022	17:00	28/May/2022	22:00		PLANNED	Approved	27-May-22	17:00	28-May-22	22:00	
221	RQ91633	OCC_194	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HINDAUN(RS) - CHHABRA(RVUN) (RS) CKT-1	RRVPN L	D	Quarterly and Half yearly Maintenance work	27/May/2022	08:00	27/May/2022	18:00		PLANNED	Approved	27-May-22	08:00	27-May-22	18:00	
222	RQ91622	OCC_194	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-JODHPUR (RS) CKT-1	RRVPN L	D	Quarterly Maintenance work (Main Bay & Tie bay) alongwith its 50MVAR Line Reactor at 400KV	22/May/2022	17:00	23/May/2022	22:00		PLANNED	Approved	22-May-22	17:00	23-May-22	22:00	
223	RQ91644	OCC_194	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-1	RRVPN L	D	Quarterly Maintenance work (Main Bay & Tie bay) alongwith its 50MVAR Line Reactor at 400KV	16/May/2022	17:00	17/May/2022	22:00		PLANNED	Approved	16-May-22	17:00	17-May-22	22:00	

224	RQ91646	OCC_194	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV CHHABRA(RV UN)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPL	D	Annual maintenance and testing of Line/Bay equipments.	16/May/2022	08:00	17/May/2022	18:00		PLANNED	Approved	16-May-22	08:00	17-May-22	18:00	May be taken on Daily Basis subject to real time condition
225	RQ91643	OCC_194	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ANTA(RS)- KAWAI SCTPS(APR) (RS) CKT-2	RRVPL	D	Annual maintenance and testing of Line/Bay equipments.	13/May/2022	08:00	14/May/2022	19:00		PLANNED	Approved	13-May-22	08:00	14-May-22	19:00	May be taken on Daily Basis subject to real time condition
226	RQ91616	OCC_194	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RAJWEST(RW)-KANKANI (RS) CKT-1	RRVPL	D	Preventive Maintenance work and Testing of Bay & Line Equipments	13/May/2022	08:00	14/May/2022	18:00		PLANNED	Approved	13-May-22	08:00	14-May-22	18:00	
227	RQ91645	OCC_194	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BIKANER- MERTA (RS) CKT-1	RRVPL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS alongwith 50MVAR line Reactor at Merta	12/May/2022	08:00	13/May/2022	18:00		PLANNED	Approved	12-May-22	08:00	13-May-22	18:00	
228	RQ91649	OCC_194	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV JODHPUR- KANKANI (RS) CKT-2	RRVPL	D	Preventive Maintenance work and Testing of Bay & Line Equipments	11/May/2022	08:00	12/May/2022	18:00		PLANNED	Approved	11-May-22	08:00	12-May-22	18:00	
229	RQ91631	OCC_194	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)- BIKANER(RS) (RS) CKT-1	RRVPL	D	Routine Maintenance	09/May/2022	08:00	09/May/2022	18:00		PLANNED	Approved	09-May-22	08:00	09-May-22	18:00	

230	RQ91556	OCC_194	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-1	RRVPL	D	STRINGING WORK FOR POWER LINE CROSSING OF EXISTING STATE OWNED 400KV S/C SURATGARH-RATANGARH T/L(CKT-1 & 2) BY UNDER CONSTRUCTION TBCB TL 400KV BIKANER II KHETRI 2*D/C LINE(TWIN HTLS) PART-II. (SPAN AP 63 & AP 64)	09/May/2022	08:00	10/May/2022	18:00		PLANNED	Approved	09-May-22	08:00	10-May-22	18:00	
231	RQ91557	OCC_194	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-2	RRVPL	D	STRINGING WORK FOR POWER LINE CROSSING OF EXISTING STATE OWNED 400KV S/C SURATGARH-RATANGARH T/L(CKT-1 & 2) BY UNDER CONSTRUCTION TBCB TL 400KV BIKANER II KHETRI 2*D/C LINE(TWIN HTLS) PART-II. (SPAN AP 63 & AP 64)	09/May/2022	08:00	10/May/2022	18:00		PLANNED	Approved	09-May-22	08:00	10-May-22	18:00	
232	RQ91624	OCC_194	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MERTA-KANKANI (RS) CKT-1	RRVPL	D	Preventive Maintenance work and Testing of Bay & Line Equipments at both end	09/May/2022	08:00	10/May/2022	18:00		PLANNED	Approved	09-May-22	08:00	10-May-22	18:00	
233	RQ91635	OCC_194	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MERTA-HEERAPURA (RS) CKT-1	RRVPL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	07/May/2022	08:00	07/May/2022	18:00		PLANNED	Approved	07-May-22	08:00	07-May-22	18:00	
234	RQ91648	OCC_194	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-1	RRVPL	D	Preventive Maintenance work and Testing of Bay & Line Equipments	06/May/2022	08:00	07/May/2022	18:00		PLANNED	Approved	06-May-22	08:00	07-May-22	18:00	

235	RQ91650	OCC_194	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-BIKANER(RS) (RS) CKT-1	RRVPN L	D	During shutdown of Main Bus - I, 400kV STPS-Bikaner line will remain OFF asDue to problem in Main Breaker(252A) of 400 kV STPS Line.Line cannot be charged through Main Bus I	06/May/2022	08:00	06/May/2022	18:00		PLANNED	Approved	06-May-22	08:00	06-May-22	18:00	
236	RQ91613	OCC_194	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KANKANI-JAISALMER (RS) CKT-2	RRVPN L	D	Preventive Maintenance work and Testing of Bay & Line Equipments	04/May/2022	08:00	05/May/2022	18:00		PLANNED	Approved	04-May-22	08:00	05-May-22	18:00	
237	RQ91636	OCC_194	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MERTA-RATANGARH (RS) CKT-1	RRVPN L	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	02/May/2022	08:00	02/May/2022	18:00		PLANNED	Approved	02-May-22	08:00	02-May-22	18:00	
238	RQ91626	OCC_194	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AKAL-KANKANI (RS) CKT-1	RRVPN L	D	Preventive Maintenance work and Testing of Bay & Line Equipments	02/May/2022	08:00	03/May/2022	18:00		PLANNED	Approved	02-May-22	08:00	03-May-22	18:00	
239	RQ91054	OCC_194	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV HARDUAGANJ -ALIGARH (UP) CKT-1	UPPTCL	D	Replacement of disc insulator by polymer insulator at critical locations, jumper tightning and bay maintenance work.	31/May/2022	09:00	31/May/2022	17:00		PLANNED	Approved	31-May-22	09:00	31-May-22	17:00	

240	RQ91036	OCC_194	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV GR.NOIDA_2(UPC)-GR.NOIDA(UPC) (UP) CKT-1	UPPTCL	D	For Tree Treeming	28/May/2022	10:00	28/May/2022	18:00	There will be no any supply interruption due to this shut down.Load of sub station will be feed through 400KV Dadri line,400KV Nawada Line and 400KV Greater Noida to 400KV (765KV S/S0 Greater	PLANNED	Approved	28-May-22	10:00	28-May-22	18:00	
241	RQ91057	OCC_194	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV HARDUAGANJ - SIKANDRABAD (UP) CKT-1	UPPTCL	D	Replacement of disc insulator by polymer insulator at critical locations.	28/May/2022	09:00	30/May/2022	17:00		PLANNED	Approved	28-May-22	09:00	30-May-22	17:00	
242	RQ91073	OCC_194	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BANDA-REWA ROAD (UP) CKT-2	UPPTCL	D	For Work of Line Maintenance	26/May/2022	08:00	27/May/2022	18:00		PLANNED	Approved	26-May-22	08:00	27-May-22	18:00	
243	RQ91062	OCC_194	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AGRA SOUTH(UP)-FIROZABAD(PJFTL) (UP) CKT-1	UPPTCL	D	Routine Line maintenance work	25/May/2022	10:00	27/May/2022	18:00		PLANNED	Approved	25-May-22	10:00	27-May-22	18:00	
244	RQ91056	OCC_194	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ALIGARH-SIKANDRABAD (UP) CKT-1	UPPTCL	D	Replacement of disc insulator by polymer insulator at critical locations, jumper tightning and bay maintenance work.	25/May/2022	09:00	27/May/2022	17:00		PLANNED	Approved	25-May-22	09:00	27-May-22	17:00	

245	RQ91072	OCC_194	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BANDA-REWA ROAD (UP) CKT-1	UPPTCL	D	For Work of Line Maintenance	23/May/2022	08:00	24/May/2022	18:00		PLANNED	Approved	23-May-22	08:00	24-May-22	18:00	
246	RQ91040	OCC_194	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ALIGARH-MURADNAGAR_1 (UP) CKT-1	UPPTCL	D	1.Replacement of disc insulator by polymer insulator at critical locations, jumper tightning and bay maintenance work. 2. For polymer change, jumper tightning, conductor repair, looping chopping	21/May/2022	09:00	24/May/2022	17:00		PLANNED	Approved	21-May-22	09:00	24-May-22	17:00	
247	RQ91030	OCC_194	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-2	UPPTCL	D	Routine Protection Testing and Preventive Maintenance of Bay at 400 KV S/S Unnao.	21/May/2022	09:00	21/May/2022	17:00		PLANNED	Approved	21-May-22	09:00	21-May-22	17:00	
248	RQ91032	OCC_194	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV TANDA(NT)-SULTANPUR(UP) (UP) CKT-1	UPPTCL	D	For Routine Bay maintenance work	20/May/2022	10:00	20/May/2022	18:00		PLANNED	Approved	20-May-22	10:00	20-May-22	18:00	
249	RQ91070	OCC_194	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ORAI-MAINPURI (UP) CKT-1	UPPTCL	D	for bay maintenance and relay testing work	20/May/2022	09:30	20/May/2022	18:00		PLANNED	Approved	20-May-22	09:30	20-May-22	18:00	
250	RQ91029	OCC_194	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-1	UPPTCL	D	Routine Protection Testing and Preventive Maintenance of Bay at 400 KV S/S Unnao.	20/May/2022	09:00	20/May/2022	17:00		PLANNED	Approved	20-May-22	09:00	20-May-22	17:00	
251	RQ91028	OCC_194	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV UNNAO-PANKI (UP) CKT-1	UPPTCL	D	Routine Protection Testing and Preventive Maintenance of Bay at 400 KV S/S Unnao.	19/May/2022	09:00	19/May/2022	17:00		PLANNED	Approved	19-May-22	09:00	19-May-22	17:00	

252	RQ91071	OCC_194	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ORAI-MAINPURI (UP) CKT-2	UPPTCL	D	for bay maintenance and relay testing work	18/May/2022	09:30	18/May/2022	18:00		PLANNED	Approved	18-May-22	09:30	18-May-22	18:00	
253	RQ91075	OCC_194	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AZAMGARH-MAU (UP) CKT-1	UPPTCL	C	For Configuration of additional feature in Main-I & Main-II distance protection Relay and testing of same relays, Miscellaneous Bay maintenance work.	18/May/2022	09:00	19/May/2022	18:00		PLANNED	Approved	18-May-22	09:00	19-May-22	18:00	
254	RQ91061	OCC_194	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AGRA-FATEHBAD (UP) CKT-1	UPPTCL	D	Defective Polymer Replacement	17/May/2022	10:00	19/May/2022	17:00	Defective Polymer Replacement	PLANNED	Approved	17-May-22	10:00	19-May-22	17:00	
255	RQ91055	OCC_194	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV PANKI-ALIGARH (UP) CKT-1	UPPTCL	D	Centrifuging of Transformer oil of 400 KV 63 MVAR Panki Line Reactor and Replacement of disc insulator by polymer insulator at critical locations.	17/May/2022	07:00	20/May/2022	19:00		PLANNED	Approved	17-May-22	07:00	20-May-22	19:00	
256	RQ91078	OCC_194	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ANPARA-SARNATH (UP) CKT-1	UPPTCL	D	Tightening of Bay and testing of PLCC system.	11/May/2022	10:00	11/May/2022	17:00	There will be no power flow through the line due to this shut down.	PLANNED	Approved	11-May-22	10:00	11-May-22	17:00	
257	RQ91060	OCC_194	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AGRA-FATEHBAD-MATHURA (UP) CKT-2	UPPTCL	D	Defective Polymer Replacement	10/May/2022	10:00	12/May/2022	17:00	Defective Polymer Replacement	PLANNED	Approved	10-May-22	10:00	12-May-22	17:00	
258	RQ91037	OCC_194	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MUZAFFARNAGAR-ATAUR (UP) CKT-1	UPPTCL	D	lopping chopping of tree and tightening of jumpers	09/May/2022	08:00	12/May/2022	17:00		PLANNED	Approved	09-May-22	08:00	12-May-22	17:00	

259	RQ91074	OCC_194	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AZAMGARH-GORAKHPUR (UP) CKT-1	UPPTCL	D	for Miscellaneous Bay maintenance work.	09/May/2022	08:00	09/May/2022	17:00		PLANNED	Approved	09-May-22	08:00	09-May-22	17:00	
260	RQ91059	OCC_194	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD(U P)- FIROZABAD(P JFTL) (UP) CKT-1	UPPTCL	D	Installation of Bird Flight Diverter	06/May/2022	08:00	06/May/2022	18:00		PLANNED	Approved	06-May-22	08:00	06-May-22	18:00	
261	RQ91035	OCC_194	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_B-SULTANPUR (UP) CKT-1	UPPTCL	C	For Construction of tower at Location no.-479 and other maintenance work at S/S	01/May/2022	10:00	10/May/2022	18:00		PLANNED	Approved	01-May-22	10:00	07-May-22	18:00	Annexure B-7/Cea clearance required
262	RQ91349	OCC_194	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-2	POWER GRID	D	Insulator Replacement Work	30/May/2022	09:00	30/May/2022	18:00		PLANNED	Approved	30-May-22	09:00	30-May-22	18:00	
263	RQ91348	OCC_194	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-1	POWER GRID	D	Insulator Replacement Work	29/May/2022	09:00	29/May/2022	18:00		PLANNED	Approved	29-May-22	09:00	29-May-22	18:00	
264	RQ91666	OCC_194	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2	POWER GRID	D	Summer maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	28/May/2022	08:00	28/May/2022	23:00		PLANNED	Approved	28-May-22	17:00	28-May-22	23:00	May be given from 17:00 Hrs
265	RQ91805	OCC_194	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-3	POWER GRID	D	Summer maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	28/May/2022	08:00	28/May/2022	18:00		PLANNED	Approved	28-May-22	08:00	28-May-22	18:00	

266	RQ91602	OCC_194	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-KISHENPUR(PG) (PG) CKT-1	POWER GRID	D	Jumper Bolt/Nut Loose	27/May/2022	09:00	27/May/2022	18:00	Kindly Approve.	PLANNED	Approved	03-May-22	09:00	03-May-22	18:00	NHPC gave consent.
267	RQ91665	OCC_194	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1	POWER GRID	D	Summer maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	27/May/2022	08:00	27/May/2022	23:00		PLANNED	Approved	27-May-22	17:00	27-May-22	23:00	May be given from 17:00 Hrs
268	RQ91804	OCC_194	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-2	POWER GRID	D	Summer maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	27/May/2022	08:00	27/May/2022	18:00		PLANNED	Approved	27-May-22	08:00	27-May-22	18:00	
269	RQ91810	OCC_194	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-3	POWER GRID	D	Summer maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	26/May/2022	08:00	26/May/2022	18:00		PLANNED	Approved	26-May-22	08:00	26-May-22	18:00	
270	RQ91809	OCC_194	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-2	POWER GRID	D	Summer maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	25/May/2022	08:00	25/May/2022	18:00		PLANNED	Approved	25-May-22	08:00	25-May-22	18:00	
271	RQ91746	OCC_194	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-2	POWER GRID	D	TESTING VALIDATION OF OPERATION AFTER SCADA UPGRADATION WORK	23/May/2022	11:15	23/May/2022	12:00		PLANNED	Approved	23-May-22	11:15	23-May-22	12:00	
272	RQ91745	OCC_194	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-1	POWER GRID	D	TESTING VALIDATION OF OPERATION AFTER SCADA UPGRADATION WORK	23/May/2022	10:15	23/May/2022	11:00		PLANNED	Approved	23-May-22	10:15	23-May-22	11:00	

273	RQ91896	OCC_194	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV DADRI(NT)-KAITHAL(PG) (PG) CKT-1	POWER GRID	D	Summer maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	23/May/2022	08:00	25/May/2022	18:00		PLANNED	Approved	02-May-22	08:00	04-May-22	18:00	Only one line S/D or non Auto will be given at a time/please plan in first week of May
274	RQ91347	OCC_194	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KANPUR(PG)-PANKI(UP) (PG) CKT-2	POWER GRID	C	For retrofit of 89A isolator at Panki(UP) under Add Cap	23/May/2022	08:00	26/May/2022	18:00		PLANNED	Approved	23-May-22	08:00	26-May-22	18:00	subject to availability of all other elements at panki substation
275	RQ91601	OCC_194	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-2	POWER GRID	D	For AMP WORK Spacer Open/V.D Loose	21/May/2022	09:00	21/May/2022	18:00	Kindly Approve.	PLANNED	Approved	21-May-22	09:00	21-May-22	18:00	
276	RQ91894	OCC_194	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-1	POWER GRID	D	Summer maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	21/May/2022	08:00	21/May/2022	18:00		PLANNED	Approved	05-May-22	08:00	05-May-22	18:00	Only one line S/D or non Auto will be given at a time/please plan in first week of May
277	RQ91311	OCC_194	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-3	POWER GRID	D	AMP work	21/May/2022	08:00	21/May/2022	18:00		PLANNED	Approved	21-May-22	08:00	21-May-22	18:00	
278	RQ91478	OCC_194	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ROORKEE(PG) - KASHIPUR(UK) (PG) CKT-2	POWER GRID	C	Restoation of Subject CKT-II from ERS Tower to Normal Tower on pile foundation	21/May/2022	08:00	26/May/2022	18:00		PLANNED	Approved	21-May-22	08:00	26-May-22	18:00	subject to Uttarakhand consent/CEA clearance/Annexure B-7 consent required
279	RQ91618	OCC_194	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2	POWER GRID	D	Quarterly Maintenance work (Main Bay & Tie bay)	20/May/2022	17:00	20/May/2022	22:00		PLANNED	Approved	20-May-22	17:00	20-May-22	22:00	

280	RQ91330	OCC_194	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) CKT-3	POWER GRID	D	AMP work	20/May/2022	08:00	20/May/2022	18:00		PLANNED	Approved	20-May-22	08:00	20-May-22	18:00	
281	RQ91675	OCC_194	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGTB(DTL)-BHIWANI(PG) (PG) CKT-1	POWER GRID	C	For relocation of Tower BBTL Loc no-55	20/May/2022	08:00	30/May/2022	18:00		PLANNED	Approved	20-May-22	08:00	30-May-22	18:00	subject to Delhi consent/Bawana D/C must be in service/Subject to real time consent
282	RQ91676	OCC_194	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGTB(DTL)-BAHADURGA RH(PG) (PG) CKT-1	POWER GRID	C	For relocation of Tower BBTL Loc no-55	20/May/2022	08:00	30/May/2022	18:00		PLANNED	Approved	20-May-22	08:00	30-May-22	18:00	subject to Delhi consent/Bawana D/C must be in service/Subject to real time consent
283	RQ91617	OCC_194	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1	POWER GRID	D	Quarterly Maintenance work (Main Bay & Tie bay)	19/May/2022	17:00	19/May/2022	22:00		PLANNED	Approved	19-May-22	17:00	19-May-22	22:00	
284	RQ91895	OCC_194	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-2	POWER GRID	D	Summer maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	19/May/2022	08:00	19/May/2022	18:00		PLANNED	Approved	06-May-22	08:00	06-May-22	18:00	Only one line S/D or non Auto will be given at a time/please plan in first week of May
285	RQ91600	OCC_194	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-1	POWER GRID	D	For AMP WORK Spacer Open	18/May/2022	09:00	18/May/2022	18:00	Kindly Approve.	PLANNED	Approved	18-May-22	09:00	18-May-22	18:00	
286	RQ91672	OCC_194	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE-SAHARANPUR (PG) CKT-1	POWER GRID	D	Summer maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	18/May/2022	08:00	18/May/2022	18:00		PLANNED	Approved	18-May-22	08:00	18-May-22	18:00	

287	RQ91657	OCC_194	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1	POWER GRID	D	Summer maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	18/May/2022	08:00	19/May/2022	18:00		PLANNED	Approved	18-May-22	08:00	19-May-22	18:00	
288	RQ91673	OCC_194	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1	POWER GRID	D	Summer maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	18/May/2022	08:00	18/May/2022	18:00	Line Bay AMP at Ratangarh RVVPNL Substation	PLANNED	Approved	18-May-22	08:00	18-May-22	18:00	
289	RQ91356	OCC_194	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KANPUR-AGRA (PG) CKT-1	POWER GRID	D	Insulator Replacement Work	18/May/2022	08:00	18/May/2022	18:00		PLANNED	Approved	18-May-22	08:00	18-May-22	18:00	
290	RQ91320	OCC_194	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-GORAKHPUR(UP) (PG) CKT-2	POWER GRID	D	To attend S/D nature defects of Transmission Line	17/May/2022	08:00	17/May/2022	18:00		PLANNED	Approved	17-May-22	08:00	17-May-22	18:00	
291	RQ91493	OCC_194	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT-1	POWER GRID	D	For Bay AMP Works at Sonipat Substation	16/May/2022	10:00	16/May/2022	18:00		PLANNED	Approved	16-May-22	10:00	16-May-22	18:00	
292	RQ91674	OCC_194	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-2	POWER GRID	D	Summer maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	16/May/2022	08:00	16/May/2022	18:00	Line Bay AMP at Ratangarh RVVPNL Substation	PLANNED	Approved	16-May-22	08:00	16-May-22	18:00	
293	RQ91319	OCC_194	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-GORAKHPUR(UP) (PG) CKT-1	POWER GRID	D	To attend S/D nature defects of Transmission Line	16/May/2022	08:00	16/May/2022	18:00		PLANNED	Approved	16-May-22	08:00	16-May-22	18:00	

294	RQ91661	OCC_194	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHIWADI- NEEMRANA (PG) CKT-2	POWER GRID	D	Summer maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	15/May/2022	08:00	16/May/2022	18:00		PLANNED	Approved	15-May-22	08:00	16-May-22	18:00	
295	RQ91808	OCC_194	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHIWADI- HISSAR (PG) CKT-3	POWER GRID	D	Summer maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	15/May/2022	08:00	15/May/2022	18:00		PLANNED	Approved	15-May-22	08:00	15-May-22	18:00	
296	RQ91477	OCC_194	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ROORKEE(PG) - KASHIPUR(UK) (PG) CKT-1	POWER GRID	C	Restotaion of Subject CKT-I from ERS Tower to Normal Tower on pile foundation	15/May/2022	08:00	20/May/2022	18:00		PLANNED	Approved	15-May-22	08:00	20-May-22	18:00	subject to Uttarakhand consent/CEA clearance/Annexure B-7 consent required
297	RQ91660	OCC_194	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHIWADI- NEEMRANA (PG) CKT-1	POWER GRID	D	Summer maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	14/May/2022	08:00	14/May/2022	18:00		PLANNED	Approved	14-May-22	08:00	14-May-22	18:00	
298	RQ91807	OCC_194	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHIWADI- HISSAR (PG) CKT-2	POWER GRID	D	Summer maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	13/May/2022	08:00	13/May/2022	18:00		PLANNED	Approved	13-May-22	08:00	13-May-22	18:00	
299	RQ91658	OCC_194	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHIWADI- HISSAR (PG) CKT-2	POWER GRID	D	Summer maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	13/May/2022	08:00	13/May/2022	18:00		PLANNED	Approved	13-May-22	08:00	13-May-22	18:00	

300	RQ91341	OCC_194	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR (PG) CKT-1	POWER GRID	D	Tower Rectification Work	13/May/2022	08:00	13/May/2022	18:00		PLANNED	Approved	13-May-22	08:00	13-May-22	18:00	
301	RQ91352	OCC_194	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW(U P)-BAREILLY(PG) (PG) CKT-1	POWER GRID	C	Transmission Line Diversion work due to construction of Ring Road by NHAI	13/May/2022	08:00	20/May/2022	18:00		PLANNED	Approved	13-May-22	08:00	20-May-22	18:00	Other ckt from Licknow(UP) must be in service/Subject to UP consent/Annexure B-7/Cea clearance required
302	RQ91606	OCC_194	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA-PATIALA (PG) CKT-2	POWER GRID	D	For AMP of Line	13/May/2022	08:00	13/May/2022	18:00	Kindly Approve.	PLANNED	Approved	13-May-22	08:00	13-May-22	18:00	
303	RQ91340	OCC_194	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-VARANASI (PG) CKT-1	POWER GRID	D	AMP work	12/May/2022	09:00	12/May/2022	18:00		PLANNED	Approved	12-May-22	09:00	12-May-22	18:00	
304	RQ91806	OCC_194	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1	POWER GRID	D	Summer maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	12/May/2022	08:00	12/May/2022	18:00		PLANNED	Approved	12-May-22	08:00	12-May-22	18:00	
305	RQ91659	OCC_194	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-3	POWER GRID	D	Summer maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	12/May/2022	08:00	12/May/2022	18:00		PLANNED	Approved	12-May-22	08:00	12-May-22	18:00	
306	RQ91943	OCC_194	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH-WAGOORA (PG) CKT-1	POWER GRID	D	Rectification of peak at Loc. No.362	12/May/2022	08:00	12/May/2022	18:00	Kindly Approve.	PLANNED	Approved	12-May-22	08:00	12-May-22	18:00	

307	RQ91944	OCC_194	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH-WAGOORA (PG) CKT-2	POWER GRID	D	Rectification of peak at Loc. No.362	12/May/2022	08:00	12/May/2022	18:00	Kindly Approve.	PLANNED	Approved	12-May-22	08:00	12-May-22	18:00		
308	RQ91605	OCC_194	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA-PATIALA (PG) CKT-1	POWER GRID	D	For AMP of Line	12/May/2022	08:00	12/May/2022	18:00	Kindly Approve.	PLANNED	Approved	12-May-22	08:00	12-May-22	18:00		
309	RQ91630	OCC_194	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1	POWER GRID	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	11/May/2022	08:00	11/May/2022	18:00		PLANNED	Rejected						PG denied consent
310	RQ91669	OCC_194	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG) - KASHIPUR(UK) (PG) CKT-2	POWER GRID	D	Summer maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	11/May/2022	08:00	11/May/2022	18:00		PLANNED	Approved	11-May-22	08:00	11-May-22	18:00	subject to Uttarakhand consent/CEA clearance/Annexure B-7 consent required	
311	RQ91662	OCC_194	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1	POWER GRID	D	Summer maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	11/May/2022	08:00	11/May/2022	14:00	Repirng of CC ring, G-ring and V D conductor at 2 locations	PLANNED	Approved	11-May-22	08:00	11-May-22	14:00		
312	RQ91472	OCC_194	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-2	POWER GRID	D	Summer maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	11/May/2022	08:00	11/May/2022	18:00	A/R off of 400 KV Bassi-Jaipur South line ckt1	PLANNED	Approved	11-May-22	08:00	11-May-22	18:00		
313	RQ91679	OCC_194	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1	POWER GRID	C	Stringing of 400 kv D/C Mahendragarh-Bhiwani TL at Loc.39/0-40/0	11/May/2022	08:00	12/May/2022	19:00		PLANNED	Approved	11-May-22	08:00	12-May-22	19:00		

314	RQ91941	OCC_194	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH-WAGOORA (PG) CKT-1	POWER GRID	D	Rectification of peak at Loc. No.362	11/May/2022	08:00	11/May/2022	18:00	Kindly Approve.	PLANNED	Approved	11-May-22	08:00	11-May-22	18:00	
315	RQ91942	OCC_194	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH-WAGOORA (PG) CKT-2	POWER GRID	D	Rectification of peak at Loc. No.362	11/May/2022	08:00	11/May/2022	18:00	Kindly Approve.	PLANNED	Approved	11-May-22	08:00	11-May-22	18:00	
316	RQ91678	OCC_194	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-2	POWER GRID	D	For taking line reactor into service	10/May/2022	17:30	10/May/2022	18:00	at Ballabhagh	PLANNED	Approved	10-May-22	17:30	10-May-22	18:00	
317	RQ91079	OCC_194	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH(UP) - VARANASI(PG) (PG) CKT-1	POWER GRID	D	Tightening of Bay.	10/May/2022	09:00	10/May/2022	16:00	There will be no power flow through the line due to this shut down.	PLANNED	Approved	10-May-22	09:00	10-May-22	16:00	
318	RQ91677	OCC_194	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-2	POWER GRID	D	For taking line reactor out of service for AMP works	10/May/2022	09:00	10/May/2022	09:30		PLANNED	Approved	10-May-22	09:00	10-May-22	09:30	
319	RQ91937	OCC_194	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWER GRID	C	Shutdown required for Rectification of Damaged Corss-arm at location no. 288 in Banihal area.Sd required with Non-Auto of Kishenpur-New	10/May/2022	09:00	13/May/2022	18:00	Kindly Approve.	PLANNED	Approved	10-May-22	09:00	13-May-22	18:00	
320	RQ91400	OCC_194	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-1	POWER GRID	D	Removal of 7 Nos aviation globe in the river crossing section	10/May/2022	09:00	10/May/2022	17:00		PLANNED	Approved	10-May-22	09:00	10-May-22	17:00	

321	RQ91671	OCC_194	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ROORKEE-DEHRADUN (PG) CKT-1	POWER GRID	D	Summer maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	10/May/2022	08:00	10/May/2022	18:00		PLANNED	Approved	10-May-22	08:00	10-May-22	18:00		
322	RQ91471	OCC_194	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-1	POWER GRID	D	Summer maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	10/May/2022	08:00	10/May/2022	18:00	A/R off of 400 KV Bassi-Jaipur South line ckt2	PLANNED	Approved	10-May-22	08:00	10-May-22	18:00		
323	RQ91656	OCC_194	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-2	POWER GRID	D	Summer maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	10/May/2022	08:00	10/May/2022	18:00		PLANNED	Approved	10-May-22	08:00	10-May-22	18:00		
324	RQ91664	OCC_194	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1	POWER GRID	C	SHIFTING of B-PH CT of M/bay 410 at Sikar	10/May/2022	08:00	11/May/2022	18:00		PLANNED	Approved	10-May-22	08:00	11-May-22	18:00		
325	RQ91634	OCC_194	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1	POWER GRID	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	09/May/2022	08:00	09/May/2022	18:00		PLANNED	Rejected						PG denied consent
326	RQ91655	OCC_194	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-1	POWER GRID	D	Summer maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	09/May/2022	08:00	09/May/2022	18:00		PLANNED	Approved	09-May-22	08:00	09-May-22	18:00		
327	RQ91814	OCC_194	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-1	POWER GRID	C	MOGA-1 & PG BHIWANI-1 LINE BY PASSING AT HISAR under SS-34	09/May/2022	08:00	10/May/2022	18:00		PLANNED	Approved	09-May-22	08:00	10-May-22	18:00		

328	RQ91480	OCC_194	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAPUR(UP)-MURADNAGAR_1(UP) (PG) CKT-1	POWER GRID	D	Summer maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	08/May/2022	08:00	08/May/2022	18:00		PLANNED	Approved	08-May-22	08:00	08-May-22	18:00	
329	RQ91173	OCC_194	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MURADNAGAR_2(UP) (PG) CKT-1	POWER GRID	D	OPGW cable rectification in one drum under Reliable Communication package (Auto Reclose off) - 5 kms Kms	08/May/2022	08:00	15/May/2022	18:00	Will avail auto recloser off for only one circuit at a time. OPGW cable peak change issue in the	PLANNED	Approved	08-May-22	08:00	15-May-22	18:00	Only one line S/D or non Auto will be given at a time
330	RQ91488	OCC_194	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-BAGHPAT (PG) CKT-2	POWER GRID	D	Summer maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	07/May/2022	08:00	07/May/2022	18:00		PLANNED	Approved	07-May-22	08:00	07-May-22	18:00	
331	RQ91329	OCC_194	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-2	POWER GRID	D	Insulator Replacement Work	07/May/2022	08:00	07/May/2022	18:00		PLANNED	Approved	07-May-22	08:00	07-May-22	18:00	
332	RQ91487	OCC_194	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-BAGHPAT (PG) CKT-1	POWER GRID	D	Summer maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	06/May/2022	08:00	06/May/2022	18:00		PLANNED	Approved	06-May-22	08:00	06-May-22	18:00	
333	RQ91668	OCC_194	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-2	POWER GRID	D	Summer maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	06/May/2022	08:00	06/May/2022	18:00		PLANNED	Approved	06-May-22	08:00	06-May-22	18:00	

334	RQ91663	OCC_194	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1	POWER GRID	D	Summer maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	06/May/2022	08:00	08/May/2022	18:00	Repiring of CC ring, G-ring and V D conductor at 12 locations	PLANNED	Approved	06-May-22	08:00	08-May-22	18:00	
335	RQ91469	OCC_194	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1	POWER GRID	D	Summer maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	06/May/2022	08:00	06/May/2022	18:00		PLANNED	Approved	06-May-22	08:00	06-May-22	18:00	
336	RQ91680	OCC_194	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-2	POWER GRID	C	Stringing of 400 kV D/C Mahendragarh-Bhiwani TL at Loc.34/0-35/0	06/May/2022	08:00	07/May/2022	19:00		PLANNED	Approved	06-May-22	08:00	07-May-22	19:00	
337	RQ91681	OCC_194	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-3	POWER GRID	C	Stringing of 400 kV D/C Mahendragarh-Bhiwani TL at Loc.34/0-35/0	06/May/2022	08:00	07/May/2022	19:00		PLANNED	Approved	06-May-22	08:00	07-May-22	19:00	
338	RQ91328	OCC_194	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-1	POWER GRID	D	Insulator Replacement Work	06/May/2022	08:00	06/May/2022	18:00		PLANNED	Approved	06-May-22	08:00	06-May-22	18:00	
339	RQ91813	OCC_194	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-1	POWER GRID	C	MOGA-1 & PG BHIWANI-1 LINE BY PASSING AT HISAR under SS-34	06/May/2022	08:00	08/May/2022	18:00		PLANNED	Approved	06-May-22	08:00	08-May-22	18:00	
340	RQ91309	OCC_194	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-BAREILLY (PG) CKT-2	POWER GRID	D	Distance protection firmware upgradation (MICOM) and protection testing	05/May/2022	10:00	05/May/2022	13:00		PLANNED	Approved	05-May-22	10:00	05-May-22	13:00	

341	RQ91893	OCC_194	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-LUCKNOW_2 (PG) CKT-2	POWER GRID	D	AMP work	05/May/2022	09:00	05/May/2022	17:00		PLANNED	Approved	05-May-22	09:00	05-May-22	17:00	
342	RQ91470	OCC_194	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-KOTA (PG) CKT-1	POWER GRID	D	Summer maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	05/May/2022	08:00	05/May/2022	18:00	A/R off of 400 KV RAPPD-Jaipur South Line	PLANNED	Approved	05-May-22	08:00	05-May-22	18:00	
343	RQ91492	OCC_194	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-SAHARANPUR (PG) CKT-1	POWER GRID	D	Summer maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	05/May/2022	08:00	05/May/2022	18:00		PLANNED	Approved	05-May-22	08:00	05-May-22	18:00	
344	RQ91667	OCC_194	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-1	POWER GRID	D	Summer maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc	05/May/2022	08:00	05/May/2022	18:00		PLANNED	Approved	05-May-22	08:00	05-May-22	18:00	
345	RQ91585	OCC_194	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR (PG)-BAWANA(DV) (PG) CKT-1	POWER GRID	D	For rectification of Grading rings installed reverse & AMP works with Abdullapur-Dipalpur line on Non-Auto mode	05/May/2022	08:00	05/May/2022	18:00	Kindly Approve.	PLANNED	Approved	05-May-22	08:00	05-May-22	18:00	
346	RQ91325	OCC_194	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-2	POWER GRID	D	Insulator Replacement Work	05/May/2022	08:00	05/May/2022	18:00		PLANNED	Approved	05-May-22	08:00	05-May-22	18:00	
347	RQ91308	OCC_194	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-BAREILLY (PG) CKT-1	POWER GRID	D	Distance protection firmware upgradation (MICOM) and protection testing	04/May/2022	10:00	04/May/2022	13:00		PLANNED	Approved	04-May-22	10:00	04-May-22	13:00	

348	RQ91892	OCC_194	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-LUCKNOW_2 (PG) CKT-1	POWER GRID	D	AMP work	04/May/2022	09:00	04/May/2022	17:00		PLANNED	Approved	04-May-22	09:00	04-May-22	17:00	
349	RQ91803	OCC_194	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-HISSAR (PG) CKT-2	POWER GRID	D	Summer maintenance work eg.Tightening of loose conductor VD, Corona ring, arcing horn, jumper, string Hook etc	04/May/2022	08:00	05/May/2022	18:00		PLANNED	Approved	04-May-22	08:00	05-May-22	18:00	
350	RQ91354	OCC_194	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1	POWER GRID	C	Transmission Line diversion work due to construction of Delhi-Vadodara Mega-expressway by NHAI	04/May/2022	08:00	15/May/2022	18:00		PLANNED	Approved	04-May-22	08:00	15-May-22	18:00	No other continuous S/D from Sikar will be allowed in this time period/Annexure B-7/Cea clearance required/Strict adherence to timeline In view of rising Demand of NR
351	RQ91355	OCC_194	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2	POWER GRID	C	Transmission Line diversion work due to construction of Delhi-Vadodara Mega-expressway by NHAI	04/May/2022	08:00	15/May/2022	18:00		PLANNED	Approved	04-May-22	08:00	15-May-22	18:00	No other continuous S/D from Sikar will be allowed in this time period/Annexure B-7/Cea clearance required/Strict adherence to timeline In view of rising Demand of NR
352	RQ91324	OCC_194	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-1	POWER GRID	D	Insulator Replacement Work	04/May/2022	08:00	04/May/2022	18:00		PLANNED	Approved	04-May-22	08:00	04-May-22	18:00	
353	RQ91555	OCC_194	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGAR H(RS)-CHITTORGAR H(PG) (PG) CKT-2	POWER GRID	D	Insertion of one additional glass disk (120KN)in existing suspension string of 220kv Rapp-Debari TL	04/May/2022	08:00	14/May/2022	18:00	only non auto mode.	PLANNED	Approved	04-May-22	08:00	14-May-22	18:00	

354	RQ91936	OCC_194	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1	POWER GRID	D	For TL AMP works, with Abdullapur Bawana on Non auto mode.	04/May/2022	08:00	04/May/2022	18:00	For AMP Works	PLANNED	Approved	04-May-22	08:00	04-May-22	18:00	
355	RQ91812	OCC_194	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-1	POWER GRID	C	MOGA-1 & PG BHIWANI-1 LINE BY PASSING AT HISAR under SS-34	04/May/2022	08:00	05/May/2022	18:00	S/D may be availed last week of April	PLANNED	Approved	04-May-22	08:00	05-May-22	18:00	
356	RQ91162	OCC_194	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-KANKROLI (PG) CKT-1	POWER GRID	D	Summer maintenance work eg.Tightening of loose conductor VD, Corona ring, arcing horn, jumper, string Hook etc	03/May/2022	08:00	03/May/2022	18:00	Repiring of CC ring, G-ring and V D conductor at 4 locations	PLANNED	Approved	03-May-22	08:00	03-May-22	18:00	
357	RQ91595	OCC_194	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR-HAMIRPUR (PG) CKT-1	POWER GRID	D	To take non-switchable Line Reactor In	02/May/2022	14:00	02/May/2022	14:05	Kindly Approve.	PLANNED	Approved	02-May-22	14:00	02-May-22	14:05	
358	RQ91594	OCC_194	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR-HAMIRPUR (PG) CKT-1	POWER GRID	D	To take non-switchable Line Reactor out	02/May/2022	10:00	02/May/2022	10:05	Kindly Approve.	PLANNED	Approved	02-May-22	10:00	02-May-22	10:05	
359	RQ91947	OCC_194	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-2	POWER GRID	D	For replacement of sub conductors in Ravi River crossing span 174-175.	02/May/2022	09:00	07/May/2022	18:00	Kindly Approve.	PLANNED	Approved	02-May-22	09:00	07-May-22	18:00	
360	RQ91802	OCC_194	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-HISSAR (PG) CKT-1	POWER GRID	D	Summer maintenance work eg.Tightening of loose conductor VD, Corona ring, arcing horn, jumper, string Hook etc	02/May/2022	08:00	03/May/2022	18:00		PLANNED	Approved	02-May-22	08:00	03-May-22	18:00	

361	RQ91491	OCC_194	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-KAITHAL (PG) CKT-2	POWER GRID	C	For 400 kV Bus Bar I restoration work	02/May/2022	08:00	04/May/2022	18:00	along with 400KV Bus-1	PLANNED	Approved	02-May-22	08:00	04-May-22	18:00		
362	RQ91490	OCC_194	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-KAITHAL (PG) CKT-1	POWER GRID	C	For 400 kV Bus Bar I restoration work	02/May/2022	08:00	04/May/2022	18:00	along with 400KV Bus-1	PLANNED	Approved	02-May-22	08:00	04-May-22	18:00		
363	RQ91489	OCC_194	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-DEHRADUN (PG) CKT-1	POWER GRID	C	For 400 kV Bus Bar I restoration work	02/May/2022	08:00	04/May/2022	18:00	along with 400KV Bus-1	PLANNED	Approved	02-May-22	08:00	04-May-22	18:00		
364	RQ91153	OCC_194	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(N T)-ALLAHABAD(PG) (PG) CKT-1	POWER GRID	D	BUS-2 CVT REPLACEMENT AS ALD-1 IS ADJACENT BAY	02/May/2022	08:00	03/May/2022	18:00		PLANNED	Approved	02-May-22	08:00	02-May-22	18:00	Annexure B-6/CEA clearance required/Only one S/D from Singrauli will be allowed subject to real time condition/Could be given on Daily basis for one day only	
365	RQ91588	OCC_194	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	POWER GRID	C	"400KV Dulhasti Kishenpur -II is a Double circuit Line but stringing is done on one circuit only. Award has been placed for stringing on Circuit 2. under evacuation of Power from Pakaldul HEP in Chenab Valley HEPs. Shutdown is required to carryout stringing on circuit 2 "	01/May/2022	09:00	31/May/2022	18:00	Kindly Approve.	PLANNED	Rejected						Already discussed in last OCC/Could be given after September
366	RQ91398	OCC_194	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-1	POWER GRID	D	A/R into non auto mode for Live Line OPGW Work	01/May/2022	08:00	31/May/2022	18:00		PLANNED	Approved	01-May-22	08:00	31-May-22	18:00		

367	RQ91399	OCC_194	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1	POWER GRID	D	A/R into non auto mode for Live Line OPGW Work	01/May/2022	08:00	31/May/2022	18:00		PLANNED	Approved	01-May-22	08:00	31-May-22	18:00	
368	RQ91346	OCC_194	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-KANPUR (PG) CKT-2	POWER GRID	C	Shut Down required from 27.04.22 to 04.05.22 for commissioning of Series line reactor at 400 KV Kanpur end.	01/May/2022	08:00	08/May/2022	18:00		PLANNED	Approved	01-May-22	08:00	08-May-22	18:00	
369	RQ91174	OCC_194	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-1	POWER GRID	D	OPGW cable rectification in one drum under Reliable Communication package (Auto Reclose off) - 4 kms Kms	01/May/2022	08:00	07/May/2022	18:00	Will avail auto recloser off for only one circuit at a time. OPGW cable peak change issue in the	PLANNED	Approved	01-May-22	08:00	07-May-22	18:00	Only one line S/D or non Auto will be given at a time
370	RQ91921	OCC_194	nhpccc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_1(NH)-CHAMBA(PG) (PG) CKT-1	POWER GRID	D	Implementation of SCADA System at CPS-1	01/May/2022	08:00	01/May/2022	18:00	Actually Shutdown required from 26.04.2022 (8:00 hrs.) to 26/04/2022 (18:00 hrs.)	PLANNED	Approved	01-May-22	08:00	01-May-22	18:00	
371	RQ91934	OCC_194	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-1	POWER GRID	C	NH-152 D Ismailabad-Narnaul Diversion works under Bharatmala Project including Tower Erection and Stringing of existing Line. Both Ckt will be remained OFF.	01/May/2022	08:00	15/May/2022	18:00	Kindly Approve.	PLANNED	Approved	01-May-22	08:00	15-May-22	18:00	

372	RQ91935	OCC_194	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-2	POWER GRID	C	NH-152 D Ismailabad-Narnaul Diversion works under Bharatmala Project including Tower Erection and Stringing of existing Line. Both Ckt will be remained OFF.	01/May/2022	08:00	15/May/2022	18:00	Kindly Approve.	PLANNED	Approved	01-May-22	08:00	15-May-22	18:00	
373	RQ91351	OCC_194	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(N T)-LUCKNOW(U P) (PG) CKT-1	POWER GRID	C	Transmission Line Diversion work due to construction of Ring Road by NHAI	01/May/2022	08:00	10/May/2022	18:00		PLANNED	Approved	01-May-22	08:00	10-May-22	18:00	Annexure B-7/Cea clearance required/Only one S/D from Singrauli will be allowed subject to real time condition/No other S/D would be given from Singrauli in this time period
374	RQ91479	OCC_194	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAPUR(UP)-MORADABAD (UP) (PG) CKT-1	POWER GRID	C	For Diversion work	01/May/2022	08:00	15/May/2022	18:00	S/D may be availed last week of April	PLANNED	Approved	01-May-22	08:00	15-May-22	18:00	S/D may be availed in last week of April/Annexure B-7/Cea clearance required
375	RQ91811	OCC_194	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-1	POWER GRID	C	MOGA-1 & PG BHIWANI-1 LINE BY PASSING AT HISAR under SS-34	01/May/2022	08:00	03/May/2022	18:00	S/D may be availed last week of April	PLANNED	Approved	01-May-22	08:00	03-May-22	18:00	
376	RQ91782	OCC_194	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-1	POWER GRID	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/May/2022	07:00	31/May/2022	18:00	Kindly approve	PLANNED	Approved	01-May-22	07:00	31-May-22	18:00	
377	RQ91783	OCC_194	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-2	POWER GRID	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/May/2022	07:00	31/May/2022	18:00	Kindly approve	PLANNED	Approved	01-May-22	07:00	31-May-22	18:00	

378	RQ91781	OCC_194	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1	POWER GRID	D	SD Required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Nonn-auto mode is required on 400kV Amritsar-Jalandhar ckt-2, 400kV Jalandhar-Hamirpur ckt-1 & 400kV Hamirpur-Parbati Pooling Banala ckt-1.	01/May/2022	07:00	31/May/2022	18:00	Kindly approve	PLANNED	Approved	01-May-22	07:00	31-May-22	18:00	One S/D from Parbati may be given at a time	
379	RQ91549	OCC_194	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV FATEHGARH_I I(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2	POWER GRID,F BTL	D	For AMP work	26/May/2022	17:00	26/May/2022	23:00		PLANNED	Approved	26-May-22	17:00	26-May-22	23:00		
380	RQ91548	OCC_194	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV FATEHGARH_I I(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1	POWER GRID,F BTL	D	For AMP work	24/May/2022	17:00	24/May/2022	23:00		PLANNED	Approved	24-May-22	17:00	24-May-22	23:00		
381	RQ91759	OCC_194	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-SAINJ(HP) (PKTCL) CKT-1	PKTCL	D	SD required for removal of Aviation Globules for OPGW installation works under ULDC scheme.	26/May/2022	07:00	31/May/2022	18:00	Kindly approve	PLANNED	Rejected						Consent denied by Indgrid as matter is pending in Court
382	RQ91757	OCC_194	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV PARBATI_2(NH)-SAINJ(HP) (PKTCL) CKT-1	PKTCL	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	26/May/2022	07:00	31/May/2022	18:00	Kindly approve	PLANNED	Rejected						Consent denied by Indgrid as matter is pending in Court
383	RQ91761	OCC_194	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV PARBATI_2(NH)-SAINJ(HP) (PKTCL) CKT-1	PKTCL	D	SD required for removal of Aviation Globules for OPGW installation works under ULDC scheme.	21/May/2022	07:00	25/May/2022	18:00	Kindly approve	PLANNED	Rejected						Consent denied by Indgrid as matter is pending in Court

384	RQ91756	OCC_194	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV PARBATI_2(NH)-SAINJ(HP) (PKTCL) CKT-1	PKTCL	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/May/2022	07:00	20/May/2022	18:00	Kindly approve	PLANNED	Rejected						Consent denied by Indgrid as matter is pending in Court
385	RQ91758	OCC_194	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-SAINJ(HP) (PKTCL) CKT-1	PKTCL	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/May/2022	07:00	25/May/2022	18:00	Kindly approve	PLANNED	Rejected						Consent denied by Indgrid as matter is pending in Court
386	RQ91615	OCC_194	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BIKANER(PG)-BHADLA(RS) (PG) CKT-1	POWER GRID,R RVPNL	D	Quarterly Maintenance work (Main Bay & Tie bay) alongwith its 50MVAR Line Reactor at 400KV	25/May/2022	17:00	26/May/2022	22:00		PLANNED	Approved	25-May-22	17:00	26-May-22	22:00		
387	RQ91686	OCC_194	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BIKANER(PG)-BIKANER(RS) (PG) CKT-1	POWER GRID,R RVPNL	D	Summer maintenance work eg.Tightening of loose conductor VD, Corona ring, arcing horn, jumper, string Hook etc	09/May/2022	08:00	09/May/2022	19:00	Jumper anchoring at Loc. No.8	PLANNED	Approved	09-May-22	17:00	09-May-22	23:00	May be given from 17:00 Hrs	
388	RQ91740	OCC_194	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MANESAR(PG)-SOHNA ROAD (GPTL) (GPTL) CKT-2	GPTL,POWER GRID	D	TESTING VALIDATION OF OPERATION AFTER SCADA UPGRADATION WORK	24/May/2022	11:15	24/May/2022	12:00		PLANNED	Approved	24-May-22	11:15	24-May-22	12:00		
389	RQ91739	OCC_194	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MANESAR(PG)-SOHNA ROAD (GPTL) (GPTL) CKT-1	GPTL,POWER GRID	D	TESTING VALIDATION OF OPERATION AFTER SCADA UPGRADATION WORK	24/May/2022	10:15	24/May/2022	11:00		PLANNED	Approved	24-May-22	10:15	24-May-22	11:00		
390	RQ91034	OCC_194	stuup_sd	AC TRANS MISSION LINE CIRCUIT	400 KV SULTANPUR(UP)-LUCKNOW_1(PG) (PG) CKT-1	POWER GRID,U PPTCL	D	For Routine Bay maintenance work	24/May/2022	10:00	24/May/2022	18:00		PLANNED	Approved	24-May-22	10:00	24-May-22	18:00		
391	RQ91353	OCC_194	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	400 KV AGRA(UP)-AGRA FATEHBAD(UP) (PG) CKT-2	POWER GRID,U PPTCL	D	insulation sleeve installation work & Relay Testing.	03/May/2022	09:00	03/May/2022	18:00		PLANNED	Approved	03-May-22	09:00	03-May-22	18:00		

392	RQ91754	OCC_194	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL, POWER GRID	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	23/May/2022	07:00	31/May/2022	18:00	Kindly approve	PLANNED	Rejected					Consent denied by Indgrid as matter is pending in Court
393	RQ91755	OCC_194	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL, POWER GRID	D	SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Non-auto mode is required on 400kV Nalagarh-Banala Ckt-l.	10/May/2022	07:00	22/May/2022	18:00	Kindly approve	PLANNED	Rejected					Consent denied by Indgrid as matter is pending in Court
394	RQ91753	OCC_194	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL, POWER GRID	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/May/2022	07:00	09/May/2022	18:00	Kindly approve	PLANNED	Rejected					Consent denied by Indgrid as matter is pending in Court
395	RQ91760	OCC_194	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL, POWER GRID	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/May/2022	07:00	31/May/2022	18:00	Kindly approve	PLANNED	Rejected					Consent denied by Indgrid as matter is pending in Court
396	RQ91464	OCC_194	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD (HV) (HV) CKT-1	HVPNL	C	For relocation of tower no-10	21/May/2022	09:30	31/May/2022	16:30		PLANNED	Rejected					Delhi denied consent due to high demand and evacuation issues
397	RQ91465	OCC_194	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD (HV) (HV) CKT-2	HVPNL	C	For relocation of tower no-10	21/May/2022	09:30	31/May/2022	16:30		PLANNED	Rejected					Delhi denied consent due to high demand and evacuation issues
398	RQ91463	OCC_194	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD (HV) (HV) CKT-2	HVPNL	D	For pre-monsoon mtc	13/May/2022	08:30	13/May/2022	17:30		PLANNED	Approved	13-May-22	08:30	13-May-22	17:30	

399	RQ91462	OCC_194	sldchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)- DAULATABAD (HV) (HV) CKT-1	HVPNL	D	For pre-monsoon mtc	12/May/2022	08:30	12/May/2022	17:30		PLANNED	Approved	12-May-22	08:30	12-May-22	17:30	
400	RQ91461	OCC_194	sldchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV GURGAON(PG)- DAULATABAD (HV) (HV) CKT-2	HVPNL	D	For pre-monsoon mtc	11/May/2022	09:30	11/May/2022	16:30		PLANNED	Approved	11-May-22	09:30	11-May-22	16:30	
401	RQ91460	OCC_194	sldchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV GURGAON(PG)- DAULATABAD (HV) (HV) CKT-1	HVPNL	D	For pre-monsoon mtc	10/May/2022	09:30	10/May/2022	16:30		PLANNED	Approved	10-May-22	09:30	10-May-22	16:30	
402	RQ91459	OCC_194	sldchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	For pre-monsoon mtc	09/May/2022	09:30	09/May/2022	16:30		PLANNED	Approved	09-May-22	09:30	09-May-22	16:30	
403	RQ91497	OCC_194	sldchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)- DHANODA(HV) (HVPNL) CKT-2	HVPNL	D	Half Yearly mtc	09/May/2022	09:00	09/May/2022	16:00		PLANNED	Approved	09-May-22	09:00	09-May-22	16:00	
404	RQ91458	OCC_194	sldchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	For pre-monsoon mtc	05/May/2022	09:30	05/May/2022	16:30		PLANNED	Approved	05-May-22	09:30	05-May-22	16:30	
405	RQ91495	OCC_194	sldchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)- DHANODA(HV) (HVPNL) CKT-2	HVPNL	C	For attending gas leakage, dismantling of breaker is required and half yearly mtc	02/May/2022	09:00	03/May/2022	23:00		PLANNED	Approved	02-May-22	09:00	03-May-22	23:00	
406	RQ91571	OCC_194	sldcuk_sd	AC TRANS MISSION LINE CIRCUIT	400 KV ROORKEE(PG)- RISHIKESH(UK) (PG) CKT-1	POWER GRID,PTCUL	D	maintenance and tightening and lopping	21/May/2022	09:00	21/May/2022	17:00		PLANNED	Approved	21-May-22	09:00	21-May-22	17:00	

407	RQ91570	OCC_194	sldcuk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RISHIKESH(UK)-NEHTAUR(UP) (UK) CKT-1	PTCUL	D	maintenance and tightening and lopping-chopping	20/May/2022	09:00	20/May/2022	17:00		PLANNED	Approved	20-May-22	09:00	20-May-22	17:00		
408	RQ91609	OCC_194	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-MALERKOTLA (PG) (SEKURA) CKT-1	SEKURA	D	For AMP of bay 418	20/May/2022	08:00	20/May/2022	18:00	Kindly Approve.	PLANNED	Approved	20-May-22	08:00	20-May-22	18:00		
409	RQ91608	OCC_194	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MALERKOTLA (PG) (SEKURA) CKT-2	SEKURA	D	For AMP of bay 416,417	19/May/2022	08:00	19/May/2022	18:00	Kindly Approve.	PLANNED	Approved	19-May-22	08:00	19-May-22	18:00		
410	RQ91607	OCC_194	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MALERKOTLA (PG) (SEKURA) CKT-1	SEKURA	D	For AMP of bay 413,414	18/May/2022	08:00	18/May/2022	18:00	Kindly Approve.	PLANNED	Approved	18-May-22	08:00	18-May-22	18:00		
411	RQ91769	OCC_194	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-MALERKOTLA (PG) (SEKURA) CKT-1	SEKURA	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/May/2022	07:00	31/May/2022	18:00	Kindly approve	PLANNED	Rejected						Sekura denied consent
412	RQ91770	OCC_194	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-MALERKOTLA (PG) (SEKURA) CKT-2	SEKURA	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/May/2022	07:00	31/May/2022	18:00	Kindly approve	PLANNED	Rejected						Sekura denied consent
413	RQ91476	OCC_194	indigrid_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-SAMBA(PG) (NRSS XXIX) CKT-2	NRSS XXIX	D	Minor defect rectification	19/May/2022	09:00	19/May/2022	18:00	Shutdown required for defect rectification of the transmission line	PLANNED	Approved	19-May-22	09:00	19-May-22	18:00		

414	RQ91475	OCC_194	indigrid_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-SAMBAPG(NRSS XXIX) CKT-1	NRSS XXIX	D	Minor defect rectification	18/May/2022	09:00	18/May/2022	18:00	Shutdown required for defect rectification of the transmission line	PLANNED	Approved	18-May-22	09:00	18-May-22	18:00	
415	RQ91597	OCC_194	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-SAMBAPG(NRSS XXIX) CKT-2	NRSS XXIX	D	LINE EQUIPMENT AMP WORKS	06/May/2022	10:00	06/May/2022	14:00	Kindly Approve.	PLANNED	Approved	06-May-22	10:00	06-May-22	14:00	may be clubbed with indgrid applied outage on 18th & 19th May)
416	RQ91596	OCC_194	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-SAMBAPG(NRSS XXIX) CKT-1	NRSS XXIX	D	LINE EQUIPMENT AMP WORKS	05/May/2022	10:00	05/May/2022	14:00	Kindly Approve.	PLANNED	Approved	05-May-22	10:00	05-May-22	14:00	may be clubbed with indgrid applied outage on 18th & 19th May)
417	RQ91474	OCC_194	indigrid_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH(PG)-PRITHALA(GPTL) (GPTL) CKT-2	GPTL	D	Minor defect rectification	17/May/2022	09:00	17/May/2022	18:00	shutdown required for defect rectification of transmission line	PLANNED	Approved	17-May-22	09:00	17-May-22	18:00	
418	RQ91481	OCC_194	indigrid_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH(PG)-PRITHALA(GPTL) (GPTL) CKT-2	GPTL	D	Minor defect rectification	16/May/2022	09:00	16/May/2022	18:00	Shutdown required for defect rectification of the transmission line	PLANNED	Approved	16-May-22	09:00	16-May-22	18:00	
419	RQ91776	OCC_194	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KALAAMB(PKTL)-SORANG(GREENKO) (GREENKO) CKT-1	PKATL, JPL, GREENKO	D	SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Non-auto mode is required on 400kV Kala Amb-Wangtoo ckt-1.	11/May/2022	07:00	20/May/2022	18:00	Kindly approve	PLANNED	Approved	11-May-22	09:30	20-May-22	16:00	To be taken in non Hydro Peaking Hours; May be availed from 0930 To 1600 Hrs/Only one S/D from Kala-Amb; Sorang will be given at a time

420	RQ91779	OCC_194	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KARCHAM WANGTOO(JS W)- WANGTO_GIS (HP) (HPPTCL) CKT-1	HPPTCL ,JPL	D	SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Non-auto mode is required on 400kV Karcham Wangtoo-	11/May/2022	07:00	20/May/2022	18:00	Kindly approve	PLANNED	Approved	11-May-22	09:30	20-May-22	16:00	To be taken in non Hydro Peaking Hours; May be availed from 0930 To 1600 Hrs/Subject to revival of Karcham Jhakhri-1
421	RQ91780	OCC_194	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KARCHAM WANGTOO(JS W)- WANGTO_GIS (HP) (HPPTCL) CKT-2	HPPTCL ,JPL	D	SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Non-auto mode is required on 400kV Karcham Wangtoo-	01/May/2022	08:00	10/May/2022	18:00	Kindly approve	PLANNED	Approved	01-May-22	09:30	10-May-22	16:00	To be taken in non Hydro Peaking Hours; May be availed from 0930 To 1600 Hrs/Subject to revival of Karcham Jhakhri-2
422	RQ91830	OCC_194	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BHIWANI(BB)- RAJPURA(PS) (PG) CKT-1	POWER GRID,B BMB	C	For erection of towers Stringing & sagging in span No. TL 888-889 as deposit work of Northern Railways	10/May/2022	08:00	31/May/2022	18:00		PLANNED	Approved	10-May-22	08:00	31-May-22	18:00	Subject to real time Punjab consent
423	RQ91365	OCC_194	slcdv_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BAWANA-MUNDKA (DV) CKT-1	DTL	D	Tan Delta Testing of Line CVT and CB, CT of Bay No. 420	05/May/2022	15:00	05/May/2022	18:00		PLANNED	Approved	05-May-22	15:00	05-May-22	18:00	
424	RQ91923	OCC_194	slcdv_sd	AC TRANS MISSION LINE CIRCUIT	400 KV BAWANA CCGTB- BAWANA(DV) (DTL) CKT-2	DTL	C	Preventive Mtc. and Testing of bay Equipment.	04/May/2022	09:00	06/May/2022	18:00		PLANNED	Approved	04-May-22	09:00	06-May-22	18:00	
425	RQ91364	OCC_194	slcdv_sd	AC TRANS MISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)- MUNDKA(DV) (APCL) CKT-1	APCPL	D	Tan Delta Testing of Line CVT and CB, CT of Bay No. 415	04/May/2022	10:00	04/May/2022	15:00		PLANNED	Approved	04-May-22	10:00	04-May-22	15:00	
426	RQ91496	OCC_194	slchr_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MAHINDERGA RH(APL)- DHANODA(HV) (ATIL) CKT-1	ATIL	D	For attending gas leakage, dismantling of breaker is required	04/May/2022	09:00	05/May/2022	23:00		PLANNED	Approved	04-May-22	09:00	05-May-22	23:00	Mundra HVDC to be restricted to 1750 MW. ATC Curtailment of 250 MW in WR-NR. No curtailment in NR-WR

427	RQ91499	OCC_194	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH(PG) (DTL) CKT-1	POWER GRID,DTL	C	Inter-Connection of Existing Bus Bar with new installed Bus Bar of 125 MVAR newly commissioned reactor Bay. All 400kV lines and ICTs except Maharanibagh-Mandola-1 (411Bay) shall be charged and on load through either Bus 1 or Bus 2	03/May/2022	08:00	04/May/2022	18:00	S/D may be availed last week of April	PLANNED	Approved	09-May-22	08:00	14-May-22	18:00	subject to real time consent of delhi
428	RQ91498	OCC_194	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH(PG) (DTL) CKT-1	POWER GRID,DTL	C	Inter-Connection of Existing Bus Bar with new installed Bus Bar of 125 MVAR newly commissioned reactor Bay. All 400kV lines and ICTs except Maharanibagh-Mandola-1 (411Bay) shall be charged and on load through either Bus 1 or Bus 2	01/May/2022	08:00	02/May/2022	18:00	S/D may be availed last week of April	PLANNED	Rejected					duplicate entry at SI No. 427.
429	RQ91506	OCC_194	slcpcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2	PSTCL	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01/May/2022	07:00	31/May/2022	18:00		PLANNED	Approved	01-May-22	07:00	31-May-22	18:00	
430	RQ91507	OCC_194	slcpcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NAKODAR(PS)-MAKHU(PS) (PS) CKT-1	PSTCL	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01/May/2022	07:00	31/May/2022	18:00		PLANNED	Approved	01-May-22	07:00	31-May-22	18:00	

431	RQ91508	OCC_194	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(P) (PS) CKT-2	PSTCL	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01/May/2022	07:00	31/May/2022	18:00		PLANNED	Approved	01-May-22	07:00	31-May-22	18:00	
432	RQ91505	OCC_194	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	PSTCL	D	NON - AUTO MODE required for OPGW installation works under ULDC scheme.	01/May/2022	07:00	31/May/2022	18:00		PLANNED	Approved	01-May-22	07:00	31-May-22	18:00	
433	RQ91772	OCC_194	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2	PSTCL	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/May/2022	07:00	31/May/2022	18:00	Kindly approve	PLANNED	Approved	01-May-22	07:00	31-May-22	18:00	
434	RQ91773	OCC_194	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(P) (PS) CKT-1	PSTCL	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/May/2022	07:00	31/May/2022	18:00	Kindly approve	PLANNED	Approved	01-May-22	07:00	31-May-22	18:00	
435	RQ91774	OCC_194	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(P) (PS) CKT-2	PSTCL	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/May/2022	07:00	31/May/2022	18:00	Kindly approve	PLANNED	Approved	01-May-22	07:00	31-May-22	18:00	
436	RQ91771	OCC_194	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	PSTCL	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/May/2022	07:00	31/May/2022	18:00	Kindly approve	PLANNED	Approved	01-May-22	07:00	31-May-22	18:00	
437	RQ91132	OCC_194	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(P) (PS) CKT-1	PSTCL	D	Auto reclosure disable for OPGW work	01/May/2022	06:00	31/May/2022	19:00		PLANNED	Approved	01-May-22	06:00	31-May-22	19:00	
438	RQ91129	OCC_194	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(P) (PS) CKT-2	PSTCL	D	Auto reclosure disable for OPGW work	01/May/2022	06:00	31/May/2022	19:00		PLANNED	Approved	01-May-22	06:00	31-May-22	19:00	

439	RQ91130	OCC_194	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(P5) (PS) CKT-1	PSTCL	D	Auto reclosure disable for OPGW work	01/May/2022	06:00	31/May/2022	19:00		PLANNED	Approved	01-May-22	06:00	31-May-22	19:00	
440	RQ91133	OCC_194	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(P5) (PS) CKT-2	PSTCL	D	Auto reclosure disable for OPGW work	01/May/2022	06:00	31/May/2022	19:00		PLANNED	Approved	01-May-22	06:00	31-May-22	19:00	
441	RQ91128	OCC_194	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV RAJPURA TPS(P5G)-NAKODAR(P5G) (PS) CKT-1	PSTCL	D	Auto reclosure disable for OPGW work	01/May/2022	06:00	31/May/2022	19:00		PLANNED	Approved	01-May-22	06:00	31-May-22	19:00	
442	RQ91131	OCC_194	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	400 KV TALWANDI SABOO(P5G)-DHURI(P5) (PS) CKT-2	PSTCL	D	Auto reclosure disable for OPGW work	01/May/2022	06:00	31/May/2022	19:00		PLANNED	Approved	01-May-22	06:00	31-May-22	19:00	
443	RQ91777	OCC_194	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV WANGTO_GIS (HP)-SORANG(GREENKO) (GREENKO) CKT-1	HPPTCL ,JPL,GR EENKO	D	SD Required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Non-auto mode is required on 400kV Kala Amb - Wangtoo ckt-1.	01/May/2022	07:00	10/May/2022	18:00	Kindly approve	PLANNED	Approved	01-May-22	09:30	10-May-22	16:00	To be taken in non Hydro Peaking Hours; May be availed from 0930 To 1600 Hrs/Only one S/D from Kala-Amb;Sorang will be given at a time
444	RQ91778	OCC_194	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-1	JPL,HB PCL	D	SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Non-auto mode is required on 400kV Karcham Wangtoo-Nathpajhakri ckt-2.	01/May/2022	07:00	05/May/2022	18:00	Kindly approve	PLANNED	Approved	01-May-22	09:30	05-May-22	16:00	To be taken in non Hydro Peaking Hours; May be availed from 0930 To 1600 Hrs

445	RQ91775	OCC_194	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	400 KV KALA AMB(PKTL)-WANGTO_GIS (HP) (HPPTCL) CKT-1	PKATL, HPPTCL, JPL	D	SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Non Auto mode is required on 400kv Kala Amb-Sorang ckt-1 & 400kv Sorang-Wangtoo ckt-1.	01/May/2022	07:00	10/May/2022	18:00	Kindly approve	PLANNED	Approved	01-May-22	09:30	10-May-22	16:00	To be taken in non Hydro Peaking Hours; May be availed from 0930 To 1600 Hrs/Only one S/D from Kala-Amb; Sorang will be given at a time
446	RQ91086	OCC_194	sldcps_sd	BUS	400KV BUS 2 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-2.	31/May/2022	08:00	31/May/2022	18:00		PLANNED	Approved	31-May-22	08:00	31-May-22	18:00	
447	RQ91085	OCC_194	sldcps_sd	BUS	400KV BUS 1 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-1.	27/May/2022	08:00	27/May/2022	18:00		PLANNED	Approved	27-May-22	08:00	27-May-22	18:00	
448	RQ91439	OCC_194	sldcps_sd	BUS	400KV BUS 2 AT RAJPURA(PS)	PSTCL	D	interconnection of bay jumper	05/May/2022	08:00	05/May/2022	18:00		PLANNED	Approved	05-May-22	08:00	05-May-22	18:00	
449	RQ91438	OCC_194	sldcps_sd	BUS	400KV BUS 1 AT RAJPURA(PS)	PSTCL	D	interconnection of bay jumper	04/May/2022	08:00	04/May/2022	18:00		PLANNED	Approved	04-May-22	08:00	04-May-22	18:00	
450	RQ91717	OCC_194	cpcc1_sd	BUS	400KV BUS 2 AT BALLABHGARH(PG)	POWER GRID	D	FOR BUS BAR PROTECTION RETROFITMENT WORK	31/May/2022	08:00	31/May/2022	18:00		PLANNED	Approved	31-May-22	08:00	31-May-22	18:00	
451	RQ91719	OCC_194	cpcc1_sd	BUS	400KV BUS 4 AT BALLABHGARH(PG)	POWER GRID	D	FOR BUS BAR PROTECTION RETROFITMENT WORK	31/May/2022	08:00	31/May/2022	18:00		PLANNED	Approved	31-May-22	08:00	31-May-22	18:00	
452	RQ91716	OCC_194	cpcc1_sd	BUS	400KV BUS 1 AT BALLABHGARH(PG)	POWER GRID	D	FOR BUS BAR PROTECTION RETROFITMENT WORK	30/May/2022	08:00	30/May/2022	18:00		PLANNED	Approved	30-May-22	08:00	30-May-22	18:00	
453	RQ91718	OCC_194	cpcc1_sd	BUS	400KV BUS 3 AT BALLABHGARH(PG)	POWER GRID	D	FOR BUS BAR PROTECTION RETROFITMENT WORK	30/May/2022	08:00	30/May/2022	18:00		PLANNED	Approved	30-May-22	08:00	30-May-22	18:00	
454	RQ91793	OCC_194	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)	POWER GRID	D	For new Busbar Protection testing	28/May/2022	08:00	28/May/2022	18:00		PLANNED	Approved	28-May-22	08:00	28-May-22	18:00	allowed subject to no load drawl restriction to delhi

455	RQ91721	OCC_194	cpcc1_sd	BUS	KOTESHWAR(PG) - 400KV - BUS 2	POWER GRID	C	FOR INTERCONNECTION OF BUS-2 WITH UPCOMING BAYS	28/May/2022	08:00	30/May/2022	18:00		PLANNED	Approved	28-May-22	08:00	30-May-22	18:00	
456	RQ91792	OCC_194	cpcc1_sd	BUS	400KV BUS 3 AT MANDOLA(PG)	POWER GRID	D	For new Busbar Protection testing	27/May/2022	08:00	27/May/2022	18:00		PLANNED	Approved	27-May-22	08:00	27-May-22	18:00	allowed subject to no load drawl restriction to delhi
457	RQ91791	OCC_194	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)	POWER GRID	D	For new Busbar Protection testing	26/May/2022	08:00	26/May/2022	18:00		PLANNED	Approved	26-May-22	08:00	26-May-22	18:00	
458	RQ91141	OCC_194	cpcc3_sd	BUS	400 KV ALIGARH(PG) - BUS 2	POWER GRID	C	Final bus connection and Charging of Bus-2 (with new bus section)	26/May/2022	08:00	27/May/2022	18:00	To facilitate the extension works of 400 kv GIS extension at Aligarh	PLANNED	Approved	26-May-22	08:00	27-May-22	18:00	
459	RQ91790	OCC_194	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)	POWER GRID	D	For new Busbar Protection testing	25/May/2022	08:00	25/May/2022	18:00		PLANNED	Approved	25-May-22	08:00	25-May-22	18:00	
460	RQ91720	OCC_194	cpcc1_sd	BUS	KOTESHWAR(PG) - 400KV - BUS 1	POWER GRID	C	FOR INTERCONNECTION OF BUS-1 WITH UPCOMING BAYS	25/May/2022	08:00	27/May/2022	18:00		PLANNED	Approved	25-May-22	08:00	27-May-22	18:00	
461	RQ91723	OCC_194	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 2	POWER GRID	D	For AMP work	23/May/2022	16:00	29/May/2022	23:00		PLANNED	Approved	23-May-22	17:00	29-May-22	23:00	May be given from 17:00 Hrs
462	RQ91752	OCC_194	cpcc1_sd	BUS	400KV BUS 2 AT MANESAR(PG)	POWER GRID	D	TESTING VALIDATION OF OPERATION AFTER SCADA UPGRADATION WORK	23/May/2022	12:15	23/May/2022	14:00	220 KV BAY 206 BUS COUPLER along with 220 kv BUS 1 and Bus 2 at GIS Manesar s/s	PLANNED	Approved	23-May-22	12:15	23-May-22	14:00	
463	RQ91751	OCC_194	cpcc1_sd	BUS	400KV BUS 1 AT MANESAR(PG)	POWER GRID	D	TESTING VALIDATION OF OPERATION AFTER SCADA UPGRADATION WORK	23/May/2022	12:15	23/May/2022	14:00	220 KV BAY 206 BUS COUPLER along with 220 kv BUS 1 and Bus 2 at GIS Manesar s/s	PLANNED	Approved	23-May-22	12:15	23-May-22	14:00	

464	RQ91140	OCC_194	cpcc3_sd	BUS	400 KV ALIGARH(PG) - BUS 1	POWER GRID	C	Final bus connection and Charging of Bus-1 (with new bus section)	23/May/2022	08:00	24/May/2022	18:00	To facilitate the extension works of 400 kV GIS extension at Aligarh	PLANNED	Approved	23-May-22	08:00	24-May-22	18:00	
465	RQ91145	OCC_194	cpcc3_sd	BUS	400KV BUS 2 AT KANPUR_GIS(PG)	POWER GRID	D	Extension of 400KV Existing Bus -2 with GE (GIS) by bus coupling module for commissioning of 400KV Ghatampur line-2 & ICT 3 (Future)	20/May/2022	09:00	20/May/2022	18:00		PLANNED	Approved	20-May-22	09:00	20-May-22	18:00	
466	RQ91933	OCC_194	cpcc2_sd	BUS	400KV BUS 2 AT NEWWANPOH(PG)	POWER GRID	D	As per Annual Maintenance Plan	19/May/2022	09:00	19/May/2022	17:30	Kindly Approve.	PLANNED	Approved	19-May-22	09:00	19-May-22	17:30	
467	RQ91144	OCC_194	cpcc3_sd	BUS	400KV BUS 1 AT KANPUR_GIS(PG)	POWER GRID	D	Extension of 400KV Existing Bus -1 with GE (GIS) by bus coupling module for commissioning of 400KV Ghatampur line-2 & ICT 3 (Future)	19/May/2022	09:00	19/May/2022	18:00		PLANNED	Approved	19-May-22	09:00	19-May-22	18:00	
468	RQ91713	OCC_194	cpcc1_sd	BUS	400KV BUS 2 AT MAHARANIBAGH(PG)	POWER GRID	C	For HV test & Inter-Connection of Existing Bus Bar with new installed Bus Bar of 125 MVAR newly commissioned reactor Bay.	19/May/2022	08:00	21/May/2022	18:00		PLANNED	Approved	12-May-22	08:00	14-May-22	18:00	subject to consent of delhi in real time conditions.
469	RQ91703	OCC_194	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 2	POWER GRID	D	For construction work of incoming 765KV KV ICT -3 charging	18/May/2022	16:00	18/May/2022	23:00		PLANNED	Approved	18-May-22	17:00	18-May-22	23:00	May be given from 17:00 Hrs
470	RQ91932	OCC_194	cpcc2_sd	BUS	400KV BUS 1 AT NEWWANPOH(PG)	POWER GRID	D	As per Annual Maintenance Plan	18/May/2022	09:00	18/May/2022	17:30	Kindly Approve.	PLANNED	Approved	18-May-22	09:00	18-May-22	17:30	
471	RQ91702	OCC_194	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 1	POWER GRID	D	For construction work of incoming 400KV ICT -1 charging	17/May/2022	16:00	17/May/2022	23:00		PLANNED	Approved	17-May-22	17:00	17-May-22	23:00	May be given from 17:00 Hrs

472	RQ91712	OCC_194	cpcc1_sd	BUS	400KV BUS 1 AT MAHARANIBAGH(PG)	POWER GRID	C	For HV test & Inter-Connection of Existing Bus Bar with new installed Bus Bar of 125 MVAR newly commissioned reactor Bay.	16/May/2022	08:00	18/May/2022	18:00		PLANNED	Approved	09-May-22	08:00	11-May-22	18:00	subject to consent of delhi in real time conditions.
473	RQ91139	OCC_194	cpcc3_sd	BUS	400 KV ALIGARH(PG) - BUS 2	POWER GRID	C	Integration of Old Bus Section to New Bus Section and to carry out HV test	16/May/2022	08:00	19/May/2022	18:00	To facilitate the extension works of 400 kV GIS extension at Aligarh	PLANNED	Approved	16-May-22	08:00	19-May-22	18:00	
474	RQ91138	OCC_194	cpcc3_sd	BUS	400 KV ALIGARH(PG) - BUS 1	POWER GRID	C	Integration of Old Bus Section to New Bus Section and to carry out HV test	11/May/2022	08:00	14/May/2022	18:00	To facilitate the extension works of 400 kV GIS extension at Aligarh	PLANNED	Approved	11-May-22	08:00	14-May-22	18:00	
475	RQ91151	OCC_194	cpcc3_sd	BUS	400 KV BAREILLY_2(PG) - BUS 2	POWER GRID	D	FOR BUSBAR TESTING	09/May/2022	09:00	09/May/2022	18:00		PLANNED	Approved	09-May-22	09:00	09-May-22	18:00	
476	RQ91722	OCC_194	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 1	POWER GRID	D	For AMP work	08/May/2022	16:00	13/May/2022	23:00		PLANNED	Approved	08-May-22	17:00	13-May-22	23:00	May be given from 17:00 Hrs
477	RQ91798	OCC_194	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)	POWER GRID	D	For AMP work	08/May/2022	08:00	08/May/2022	18:00		PLANNED	Approved	08-May-22	08:00	08-May-22	18:00	subject to consent of delhi in real time conditions.
478	RQ91150	OCC_194	cpcc3_sd	BUS	400 KV BAREILLY_2(PG) - BUS 1	POWER GRID	D	FOR BUSBAR TESTING	07/May/2022	09:00	07/May/2022	18:00		PLANNED	Approved	07-May-22	09:00	07-May-22	18:00	
479	RQ91715	OCC_194	cpcc1_sd	BUS	400KV BUS 4 AT BHIWADI(PG)	POWER GRID	C	Bus extension work for GIS Bay at Bhiwadi	06/May/2022	08:00	07/May/2022	20:00		PLANNED	Approved	06-May-22	08:00	07-May-22	20:00	
480	RQ91714	OCC_194	cpcc1_sd	BUS	400KV BUS 3 AT BHIWADI(PG)	POWER GRID	C	Bus extension work for GIS Bay at Bhiwadi	04/May/2022	08:00	05/May/2022	20:00		PLANNED	Approved	04-May-22	08:00	05-May-22	20:00	
481	RQ91137	OCC_194	cpcc3_sd	BUS	400KV BUS 1 AT FATEHPUR(PG)	POWER GRID	D	AMP work	03/May/2022	09:00	03/May/2022	18:00		PLANNED	Approved	03-May-22	09:00	03-May-22	18:00	
482	RQ91701	OCC_194	cpcc1_sd	BUS	400KV BUS 1 AT BAGHPAT(PG)	POWER GRID	C	For 400 kV Bus Bar I restoration work	02/May/2022	08:00	04/May/2022	18:00		PLANNED	Approved	02-May-22	08:00	04-May-22	18:00	

483	RQ91708	OCC_194	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 1	PKTSL	D	Bay extension work under PBSTL (Shutdown requested by KEC)- Bus Jumping & Busbar stability test	30/May/2022	08:00	31/May/2022	18:00		PLANNED	Approved	30-May-22	08:00	31-May-22	18:00	
484	RQ91711	OCC_194	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 2	PKTSL	D	Bay extension work under PBSTL (Shutdown requested by KEC)- Bus Jumping & Busbar stability test	27/May/2022	08:00	28/May/2022	18:00		PLANNED	Approved	27-May-22	08:00	28-May-22	18:00	
485	RQ91710	OCC_194	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 2	PKTSL	D	Bay extension work under PBSTL (Shutdown requested by KEC)- Jumpering works	26/May/2022	08:00	26/May/2022	18:00		PLANNED	Approved	26-May-22	08:00	26-May-22	18:00	
486	RQ91709	OCC_194	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 2	PKTSL	D	Bay extension work under PBSTL (Shutdown requested by KEC)- Isolator Alignment & IPS Tube Erection	16/May/2022	08:00	17/May/2022	18:00		PLANNED	Approved	16-May-22	08:00	17-May-22	18:00	
487	RQ91527	OCC_194	sldcrs_sd	BUS	400KV BUS 2 AT MERTA(RS)	RRVPN L	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	24/May/2022	08:00	24/May/2022	18:00		PLANNED	Approved	24-May-22	08:00	24-May-22	18:00	
488	RQ91530	OCC_194	sldcrs_sd	BUS	400KV BUS 2 AT HINDAUN(RS)	RRVPN L	D	Quarterly and Half yearly Maintenance work	24/May/2022	08:00	24/May/2022	18:00		PLANNED	Approved	24-May-22	08:00	24-May-22	18:00	
489	RQ91526	OCC_194	sldcrs_sd	BUS	400KV BUS 1 AT MERTA(RS)	RRVPN L	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	23/May/2022	08:00	23/May/2022	18:00		PLANNED	Approved	23-May-22	08:00	23-May-22	18:00	
490	RQ91529	OCC_194	sldcrs_sd	BUS	400KV BUS 1 AT HINDAUN(RS)	RRVPN L	D	Quarterly and Half yearly Maintenance work	23/May/2022	08:00	23/May/2022	18:00		PLANNED	Approved	23-May-22	08:00	23-May-22	18:00	
491	RQ91533	OCC_194	sldcrs_sd	BUS	400KV BUS 2KANKANI(RS)	RRVPN L	D	Preventive Maintenance work and Testing of Bay &	21/May/2022	08:00	21/May/2022	18:00		PLANNED	Approved	21-May-22	08:00	21-May-22	18:00	
492	RQ91532	OCC_194	sldcrs_sd	BUS	400KV BUS 1KANKANI(RS)	RRVPN L	D	Preventive Maintenance work and Testing of Bay &	20/May/2022	08:00	20/May/2022	18:00		PLANNED	Approved	20-May-22	08:00	20-May-22	18:00	

493	RQ91531	OCC_194	sldcrs_sd	BUS	400KV BUS 2 AT RATANGARH(RS)	RRVPNL	D	Maintenance work of bay equipments , isolators and testing work of bay equipments.	19/May/2022	08:00	19/May/2022	18:00		PLANNED	Approved	19-May-22	08:00	19-May-22	18:00	
494	RQ91528	OCC_194	sldcrs_sd	BUS	400KV BUS 2 AT BIKANER(RS)	RRVPNL	D	Routine Maintenance	06/May/2022	08:00	06/May/2022	18:00		PLANNED	Approved	06-May-22	08:00	06-May-22	18:00	
495	RQ90968	OCC_194	stuup_sd	BUS	400KV BUS 2 AT BARA(UP)	UPPTCL	D	For stability test of 400kV Busbar-II (as per suggested by M/S PPGCL Bara) at 765kV Bara TPS, Prayagraj	24/May/2022	07:00	24/May/2022	20:00		PLANNED	Approved	24-May-22	07:00	24-May-22	20:00	
496	RQ91376	OCC_194	cpcc3_sd	BUS	400KV BUS 1 AT PANKI(UP)	UPPTCL	C	For retrofitment of 89A isolator of 400kV Kanpur-Panki-2 at Panki under AddCap	23/May/2022	08:00	26/May/2022	18:00		PLANNED	Approved	23-May-22	08:00	26-May-22	18:00	subject to availability of all other elements at panki substation
497	RQ90967	OCC_194	stuup_sd	BUS	400KV BUS 1 AT BARA(UP)	UPPTCL	D	For stability test of 400kV Busbar-I (as per suggested by M/S PPGCL Bara) at 765kV Bara TPS, Prayagraj	23/May/2022	07:00	23/May/2022	20:00		PLANNED	Approved	23-May-22	07:00	23-May-22	20:00	
498	RQ91011	OCC_194	stuup_sd	BUS	400KV BUS 1 AT SARNATH(UP)	UPPTCL	C	Tightening of 29A Isolator assembly of 400KV Sarnath-Anpara L3, 400KV Sarnath-Varanasi PG - II, 500MVA ICT - II & 315MVA ICT - I Bays.	09/May/2022	09:00	11/May/2022	18:30	There will be no outage and all the elements will remain energized through 400KV Main Bus - II.	PLANNED	Approved	09-May-22	09:00	11-May-22	18:30	
499	RQ90969	OCC_194	stuup_sd	BUS	400KV BUS 2 AT LUCKNOW(UP)	UPPTCL	C	For replacement of old electromechanical 400 KV Bus Bar Protection Panel with new Numerical Protection Panels	05/May/2022	09:00	15/May/2022	18:00	All lines and ICTs will be shifted to 400 KV Main Bus-I and there will be no supply interruption during the shutdown.	PLANNED	Approved	05-May-22	09:00	15-May-22	18:00	

500	RQ91010	OCC_194	stuup_sd	BUS	400KV BUS 2 AT PANKI(UP)	UPPTCL	D	Attending oil Seepage of Y Phase CVT.	05/May/2022	08:00	05/May/2022	17:00		PLANNED	Approved	05-May-22	08:00	05-May-22	17:00	
501	RQ91525	OCC_194	sldcrs_sd	BUS	400KV BUS 2 AT KAWAI SCTPS(APR)	APRL	D	Annual maintenance of 400 KV Bus - 2 connecting isolators	11/May/2022	09:00	12/May/2022	19:00		PLANNED	Approved	11-May-22	09:00	12-May-22	19:00	May be taken on Daily Basis subject to real time condition
502	RQ91524	OCC_194	sldcrs_sd	BUS	400KV BUS 1 AT KAWAI SCTPS(APR)	APRL	D	Annual maintenance of 400 KV Bus - 1 connecting isolators	09/May/2022	09:00	10/May/2022	19:00		PLANNED	Approved	09-May-22	09:00	10-May-22	19:00	May be taken on Daily Basis subject to real time condition
503	RQ91450	OCC_194	sldchr_sd	BUS	400KV BUS 2 AT DAULATABAD (HV)	HVPNL	D	For testing of master control unit (MCU), testing of bus bus protection with Bus-2	09/May/2022	09:30	09/May/2022	16:30		PLANNED	Approved	09-May-22	09:30	09-May-22	16:30	
504	RQ91008	OCC_194	stuup_sd	BUS	400KV BUS 2 AT GR.NOIDA(UP C)	UPPCL	D	For Overhauling work of Y- Phase PG Isolator of 400KV Nawada Line under main Bus-II.Load of Nawada line will be feed through 400KV Transfer Bus.	08/May/2022	10:00	08/May/2022	16:00	There will be no any supply interruption due to this shut down. Load of sub station will be feed through 400KV main bus-I	PLANNED	Approved	08-May-22	10:00	08-May-22	16:00	
505	RQ91148	OCC_194	singrauli_sd	BUS	400KV BUS 1 AT SINGRAULI(N T)	NTPC	C	FOR DEAD BUS CHARGING OF 200 MW UNIT-02	06/May/2022	08:00	06/May/2022	18:00		PLANNED	Approved	06-May-22	08:00	06-May-22	18:00	
506	RQ91149	OCC_194	singrauli_sd	BUS	400KV BUS 2 AT SINGRAULI(N T)	NTPC	D	FOR 400KV BUS 2 CVT REPLACEMENT	02/May/2022	08:00	03/May/2022	18:00	ALLAHABD LINE-1 SHUTDOWN ALSO REQUIRED AS ADJACENT BAY	PLANNED	Approved	02-May-22	08:00	02-May-22	18:00	Annexure B-6/CEA clearance required/Only one S/D from Singrauli will be allowed subject to real time condition//Could be given on Daily basis for one day only
507	RQ91377	OCC_194	sldcdv_sd	BUS	400KV BUS 2 AT MUNDKA(DV)	DTL	D	Tan Delta Testing of Bus II CVT and Bay No. 402, 404, 407, 410, 413 and 416	06/May/2022	06:00	06/May/2022	12:00		PLANNED	Approved	06-May-22	06:00	06-May-22	12:00	

508	RQ91866	OCC_194	bbmb_sd	BUS	400KV BUS 2 AT BHIWANI(BB)	BBMB	D	Half Yearly mtc	05/May/2022	08:00	05/May/2022	18:00		PLANNED	Approved	05-May-22	08:00	05-May-22	18:00	
509	RQ91865	OCC_194	bbmb_sd	BUS	400KV BUS 1 AT BHIWANI(BB)	BBMB	D	Half Yearly mtc	04/May/2022	08:00	04/May/2022	18:00		PLANNED	Approved	04-May-22	08:00	04-May-22	18:00	
510	RQ91360	OCC_194	cpcc3_sd	LINE REACTOR	80 MVAR NON-SWITCHABLE LR ON SINGRAULI(N T)-FATEHPUR(PG) (PG) CKT-1 @FATEHPUR(PG)	POWER GRID	D	Non switchable Line Reactor to be taken into service after completion of AMP work	20/May/2022	17:00	20/May/2022	18:00		PLANNED	Approved	20-May-22	17:00	20-May-22	18:00	
511	RQ91359	OCC_194	cpcc3_sd	LINE REACTOR	80 MVAR NON-SWITCHABLE LR ON SINGRAULI(N T)-FATEHPUR(PG) (PG) CKT-1 @FATEHPUR(PG)	POWER GRID	D	Non Switchable Line Reactor to be taken out to carry out AMP work	20/May/2022	09:00	20/May/2022	10:00		PLANNED	Approved	20-May-22	09:00	20-May-22	10:00	
512	RQ91735	OCC_194	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON AGRA-SIKAR (PG) CKT-1 @SIKAR(PG)	POWER GRID	D	AMP OF LINE REACTOR	12/May/2022	08:00	12/May/2022	18:00		PLANNED	Approved	12-May-22	08:00	12-May-22	18:00	
513	RQ91736	OCC_194	cpcc1_sd	LINE REACTOR	80 MVAR NON-SWITCHABLE LR ON KANPUR-BALLABHGARH (PG) CKT-2 @BALLABHGARH(PG)	POWER GRID	D	AMP OF LINE REACTOR	10/May/2022	10:00	10/May/2022	18:00		PLANNED	Approved	10-May-22	10:00	10-May-22	18:00	
514	RQ91593	OCC_194	cpcc2_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON JALANDHAR-HAMIRPUR (PG) CKT-1 @HAMIRPUR(PG)	POWER GRID	D	For PRD Gasket Replacement	02/May/2022	10:00	02/May/2022	14:00	Kindly Approve.	PLANNED	Approved	02-May-22	10:00	02-May-22	14:00	

515	RQ91088	OCC_194	sldcps_sd	BR/BSR/ MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV MAKHU(PS)	PSTCL	D	Cleaning and Recording of IR Values of Bay 415 CT's and CBcleaning of CTR Panel and Terminal tightening of Reactor MB, checking of HVVSS.	30/May/2022	08:00	30/May/2022	18:00		PLANNED	Approved	30-May-22	08:00	30-May-22	18:00	
516	RQ91087	OCC_194	sldcps_sd	BR/BSR/ MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV NAKODAR(PS G)	PSTCL	D	Periodic Maintenance	06/May/2022	08:00	06/May/2022	18:00		PLANNED	Approved	06-May-22	08:00	06-May-22	18:00	
517	RQ91580	OCC_194	sldcrs_sd	BR/BSR/ MSC/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)	RRVPN L	D	Maintenance work of bay equipments , isolators and testing work of bay equipments.	26/May/2022	08:00	26/May/2022	18:00		PLANNED	Approved	26-May-22	08:00	26-May-22	18:00	
518	RQ91581	OCC_194	sldcrs_sd	BR/BSR/ MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400 KV KANKANI(RS)	RRVPN L	D	Preventive Maintenance work and Testing of Bay & Equipments	23/May/2022	08:00	23/May/2022	18:00		PLANNED	Approved	23-May-22	08:00	23-May-22	18:00	
519	RQ91578	OCC_194	sldcrs_sd	BR/BSR/ MSC/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV DEEDWANA(MTS)	RRVPN L	D	For CSD online testing and commissioning	20/May/2022	11:00	20/May/2022	14:00		PLANNED	Approved	20-May-22	11:00	20-May-22	14:00	
520	RQ91575	OCC_194	sldcrs_sd	BR/BSR/ MSC/M SR	50 MVAR BUS REACTOR NO 2 AT 400KV CHHABRA(RS)	RRVPN L	D	For annual maintenance of Reactor transformer and its auxiliaries.	12/May/2022	08:00	12/May/2022	18:00		PLANNED	Approved	12-May-22	08:00	12-May-22	18:00	
521	RQ91577	OCC_194	sldcrs_sd	BR/BSR/ MSC/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV CHHABRA(RS)	RRVPN L	D	For annual maintenance of Reactor transformer and its auxiliaries.	10/May/2022	08:00	10/May/2022	18:00		PLANNED	Approved	10-May-22	08:00	10-May-22	18:00	
522	RQ91576	OCC_194	sldcrs_sd	BR/BSR/ MSC/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV BIKANER(RS)	RRVPN L	D	Routine Maintenance	09/May/2022	08:00	09/May/2022	18:00		PLANNED	Approved	09-May-22	08:00	09-May-22	18:00	

523	RQ91579	OCC_194	sldcrs_sd	BR/BSR/ MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV MERTA(RS)	RRVPN L	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	06/May/2022	08:00	06/May/2022	18:00		PLANNED	Approved	06-May-22	08:00	06-May-22	18:00	
524	RQ91582	OCC_194	sldcrs_sd	BR/BSR/ MSC/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV BIKANER(RS)	RRVPN L	D	During shutdown of Main bus-II, 50 MVAR Bus reactor will remain OFF as Due to problem in Main Breaker(252A) of 400 kV STPS Line. Reactor cannot be charged through Main Bus I	06/May/2022	08:00	06/May/2022	18:00		PLANNED	Approved	06-May-22	08:00	06-May-22	18:00	
525	RQ91748	OCC_194	cpcc1_sd	BR/BSR/ MSC/M SR	125 MVAR BUS REACTOR NO 2 AT 400KV MANESAR(PG)	POWER GRID	D	TESTING VALIDATION OF OPERATION AFTER SCADA UPGRADATION WORK	25/May/2022	09:00	25/May/2022	10:00		PLANNED	Approved	25-May-22	09:00	25-May-22	10:00	
526	RQ91747	OCC_194	cpcc1_sd	BR/BSR/ MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV MANESAR(PG)	POWER GRID	D	TESTING VALIDATION OF OPERATION AFTER SCADA UPGRADATION WORK	24/May/2022	09:00	24/May/2022	10:00		PLANNED	Approved	24-May-22	09:00	24-May-22	10:00	
527	RQ91301	OCC_194	cpcc1_sd	BR/BSR/ MSC/M SR	125 MVAR BUS REACTOR NO 2 AT 400KV HISSAR(PG)	POWER GRID	D	For AMP work	18/May/2022	08:00	18/May/2022	18:00		PLANNED	Approved	18-May-22	08:00	18-May-22	18:00	
528	RQ91731	OCC_194	cpcc1_sd	BR/BSR/ MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV SONIPAT(PG)	POWER GRID	D	RETROFITTING OF REF & DIFF RELAY	12/May/2022	10:00	12/May/2022	18:00		PLANNED	Approved	12-May-22	10:00	12-May-22	18:00	
529	RQ91734	OCC_194	cpcc1_sd	BR/BSR/ MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV ROORKEE(PG)	POWER GRID	D	AMP work	12/May/2022	08:00	12/May/2022	18:00		PLANNED	Approved	12-May-22	08:00	12-May-22	18:00	
530	RQ91730	OCC_194	cpcc1_sd	BR/BSR/ MSC/M SR	125 MVAR BUS REACTOR NO 2 AT 400KV MANESAR(PG)	POWER GRID	C	AMP work	05/May/2022	08:00	05/May/2022	18:00		PLANNED	Approved	05-May-22	08:00	05-May-22	18:00	

531	RQ91732	OCC_194	cpcc1_sd	BR/BSR/ MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV JIND(PG)	POWER GRID	D	Fine Tuning of CSD relay.	01/May/2022	08:00	01/May/2022	18:00		PLANNED	Approved	01-May-22	08:00	01-May-22	18:00	
532	RQ91733	OCC_194	cpcc1_sd	BR/BSR/ MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_I I(PG)		D	CSD fine tuning work	22/May/2022	16:00	22/May/2022	23:00		PLANNED	Approved	22-May-22	16:00	22-May-22	23:00	
533	RQ91015	OCC_194	stuup_sd	BR/BSR/ MSC/M SR	63 MVAR BUS REACTOR NO 1 AT 400KV ALIGARH(UP)	UPPTCL	C	Centrifuging of Transformer oil of 400 KV 63 MVAR Bus Reactor	21/May/2022	07:00	24/May/2022	19:00		PLANNED	Approved	21-May-22	07:00	24-May-22	19:00	
534	RQ91012	OCC_194	stuup_sd	BR/BSR/ MSC/M SR	63 MVAR BUS REACTOR NO 1 AT 400KV UNNAO(UP)	UPPTCL	D	Routine Protection Testing and Preventive Maintenance of Bus Reactor and Bay at 400 KV S/S Unnao.	18/May/2022	09:00	18/May/2022	17:00		PLANNED	Approved	18-May-22	09:00	18-May-22	17:00	
535	RQ91014	OCC_194	stuup_sd	BR/BSR/ MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV BAREILLY(UP)	UPPTCL	C	transfer bay is used for bus reactor so for charging of unnao ckt II through transfer breaker bus reactor shutdown is needed	09/May/2022	09:00	30/May/2022	17:00		PLANNED	Approved	09-May-22	09:00	30-May-22	17:00	
536	RQ91567	OCC_194	sldcup_sd	BR/BSR/ MSC/M SR	63 MVAR BUS REACTOR NO 1 AT 400 KV JEHTA_HARD OI ROAD (UP)	UPPTCL	C	For Maintenance of 63 MVAR Bus Reactor	07/May/2022	08:00	07/May/2022	17:00		PLANNED	Approved	07-May-22	08:00	07-May-22	17:00	
537	RQ91016	OCC_194	stuup_sd	BR/BSR/ MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV AGRA SOUTH(UP)	UPPTCL	D	Routine testing and maintenance work	05/May/2022	10:00	06/May/2022	18:00		PLANNED	Approved	05-May-22	10:00	06-May-22	18:00	

538	RQ91017	OCC_194	stuup_sd	BR/BSR/ MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV MASOLI(UP)	UPPTCL	D	For routine Testing and Maintenance at 400kv S/S Masauli, Prayagraj, Previous year in 2021 the same were applied but due to rejection of shutdown testing and maintenance was not done. It is requested to approve this shutdown on priority basis.	02/May/2022	10:00	02/May/2022	17:00		PLANNED	Approved	02-May-22	10:00	02-May-22	17:00		
539	RQ91564	OCC_194	sldcuk_sd	BR/BSR/ MSC/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV RISHIKESH(UK)	PTCUL	D	Maintenance and tightening	17/May/2022	09:00	17/May/2022	17:00		PLANNED	Approved	17-May-22	09:00	17-May-22	17:00		
540	RQ90977	OCC_194	rampur_sd	BR/BSR/ MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV RAMPUR HEP(SJ)	SJVNL	C	As inflow in satluj river is increasing day by day and Line voltage will be in permissible limit as per previous records.It is requested to arrange the approval of shutdown of the shunt reactor in	01/May/2022	08:00	29/Aug/2022	18:00		PLANNED	Rejected						Matter to be taken with control room in real time
541	RQ91518	OCC_194	sldcrs_sd	BAY	411 TIE BAY - 400/22 KV 810 MVA GT 2 AT KAWAI SCTPS(APR) AND 400/11 KV 80 MVA ST 2 AT KAWAI SCTPS(APR)	NTPC	D	Bay equipment maintenance & testing	27/May/2022	08:00	27/May/2022	19:00		PLANNED	Approved	27-May-22	08:00	27-May-22	19:00		

542	RQ91155	OCC_194	singrauli_sd	BAY	424-BS BUS SECTIONALIZE R BAY - 400KV BUS 2 AT SINGRAULI(NT) AND 400KV BUS 4 AT SINGRAULI(NT) AT 400 KV SINGRAULI(NT)	NTPC	C	SAS INTEGRATION WORK	26/May/2022	08:00	28/May/2022	18:00		PLANNED	Approved	26-May-22	08:00	28-May-22	18:00	
543	RQ91156	OCC_194	singrauli_sd	BAY	413 BUS SECTIONALIZE R BAY - 400KV BUS 1 AT SINGRAULI(NT) AND 400KV BUS 3 AT SINGRAULI(NT) AT 400 KV SINGRAULI(NT)	NTPC	C	SAS INTEGRATION WORK	23/May/2022	08:00	25/May/2022	18:00		PLANNED	Approved	23-May-22	08:00	25-May-22	18:00	
544	RQ91241	OCC_194	ntpcos_sd	BAY	417 MAIN BAY - 400/11 KV 600 MVA GT 2 AT RIHAND(NT) (NTPC)	NTPC	C	Bay Shutdwon required for major OH of CB after 10 years	21/May/2022	08:00	31/May/2022	18:00	Bay Shutdwon required for major OH of CB after 10 years	PLANNED	Approved	21-May-22	08:00	31-May-22	18:00	
545	RQ91157	OCC_194	singrauli_sd	BAY	418 BUS COUPLER BAY - 400KV BUS 4 AT SINGRAULI(NT) (NTPC) AND 400KV BUS 3 AT SINGRAULI(NT) AT 400 KV SINGRAULI(NT) (NTPC)	NTPC	C	SAS INTEGRATION WORK	16/May/2022	08:00	18/May/2022	18:00		PLANNED	Approved	16-May-22	08:00	18-May-22	18:00	

546	RQ91238	OCC_194	ntpcos_sd	BAY	416 TIE BAY - 400/11 KV 600 MVA GT 3 AT RIHAND(NT) (NTPC) AND 400/132 KV 200 MVA ICT 2 AT RIHAND(NT) AT 400 KV RIHAND(NT) (NTPC)	NTPC	C	Bay Shutdwn required for major OH of CB after 10 years	10/May/2022	08:00	20/May/2022	18:00	Bay Shutdwn required for major OH of CB after 10 years	PLANNED	Approved	10-May-22	08:00	20-May-22	18:00	
547	RQ91160	OCC_194	singrauli_sd	BAY	415 MAIN BAY - 400 KV SINGRAULI(N T)- VINDHYACHAL(PG) (PG) CKT-2 AT SINGRAULI(N T)	NTPC	C	SAS INTEGRATION WORK LINE WILL BE TAKEN ON TBC FOR SAS INTEGRATION OF MAIN BAY	09/May/2022	08:00	13/May/2022	18:00		PLANNED	Approved	09-May-22	08:00	13-May-22	18:00	
548	RQ91515	OCC_194	sldcrs_sd	BAY	401052D MAIN BAY - 400KV PHAGI-AJMER (RS) CKT-1 AT PHAGI(RS)	RRVPL	D	1.Measurement of tan-delta of CTs 2. Maintenance of CB & CTs. 3. Tightening of clamps &	27/May/2022	08:00	27/May/2022	18:00		PLANNED	Approved	27-May-22	08:00	27-May-22	18:00	
549	RQ91513	OCC_194	sldcrs_sd	BAY	40852D MAIN BAY - 400KV PHAGI-AJMER (RS) CKT-2 AT PHAGI(RS)	RRVPL	D	1.Measurement of tan-delta of CTs 2. Maintenance of CB & CTs. 3. Tightening of clamps &	25/May/2022	08:00	25/May/2022	18:00		PLANNED	Approved	25-May-22	08:00	25-May-22	18:00	
550	RQ91514	OCC_194	sldcrs_sd	BAY	40852C MAIN BAY - 400KV PHAGI-HEERAPURA (RS) CKT-1 AT PHAGI(RS)	RRVPL	D	1. To check the open / close time of CB. 2. Measurement of Tan-delta of CTs. 3. Maintenance of CB & CTs. 4. Tightening of	23/May/2022	08:00	23/May/2022	18:00		PLANNED	Approved	23-May-22	08:00	23-May-22	18:00	

551	RQ91047	OCC_194	sldcrs_sd	BAY	411-52C MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT ANTA(RS) (RRVPNL)	RRVPN L	D	Quarterly Maintenance	20/May/2022	08:00	20/May/2022	18:00		PLANNED	Approved	20-May-22	08:00	20-May-22	18:00	
552	RQ91064	OCC_194	sldcrs_sd	BAY	40752C MAIN BAY - 765/400KV 1500 MVA ICT 1 AT PHAGI(RS)	RRVPN L	D	(1) To measure the operation timings of CB. (2) Measurement of Tan-delta of CTS . (3)	19/May/2022	08:00	19/May/2022	18:00		PLANNED	Approved	19-May-22	08:00	19-May-22	18:00	
553	RQ91044	OCC_194	sldcrs_sd	BAY	409-52C MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT ANTA(RS) (RRVPNL)	RRVPN L	D	FOR Quarterly maintenance	16/May/2022	08:00	16/May/2022	18:00		PLANNED	Approved	16-May-22	08:00	16-May-22	18:00	
554	RQ91512	OCC_194	sldcrs_sd	BAY	408-52C MAIN BAY - 400 KV ANTA- CHHABRA SCTPS (RS) CKT-2 (RRVPNL)	RRVPN L	D	FOR Quarterly maintenance	13/May/2022	08:00	13/May/2022	18:00		PLANNED	Approved	13-May-22	08:00	13-May-22	18:00	
555	RQ91521	OCC_194	sldcrs_sd	BAY	421 TIE BAY - 400KV BIKANER(RS)- SIKAR(PG) (RS) CKT-2 AND FUTURE AT BIKANER(RS)	RRVPN L	D	Routine Maintenance	10/May/2022	08:00	10/May/2022	18:00		PLANNED	Approved	10-May-22	08:00	10-May-22	18:00	
556	RQ91046	OCC_194	sldcrs_sd	BAY	406-52C MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT ANTA(RS) (RRVPNL)	RRVPN L	D	Quarterly Maintenance	09/May/2022	08:00	09/May/2022	18:00		PLANNED	Approved	09-May-22	08:00	09-May-22	18:00	

557	RQ91045	OCC_194	sldcrs_sd	BAY	409-52T TIE BAY - 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2 (RRVPNL) AND 765/400 KV 1500 MVA ICT 2 AT ANTA(RS) AT 400 KV ANTA(RS) (RRVPNL)	RRVPNL	D	FOR Quarterly maintenance	06/May/2022	08:00	06/May/2022	18:00		PLANNED	Approved	06-May-22	08:00	06-May-22	18:00	
558	RQ91522	OCC_194	sldcrs_sd	BAY	405 TIE BAY - 400KV BIKANER(RS)-SSCTPSSURAT GARH(RS) (UNDEF) CKT-2 AND 400KV BIKANER(RS)-DEEDWANA(MTS) (MTS) CKT-1 AT BIKANER(RS)	RRVPNL	D	Routine Maintenance	05/May/2022	08:00	05/May/2022	18:00		PLANNED	Approved	05-May-22	08:00	05-May-22	18:00	
559	RQ91523	OCC_194	sldcrs_sd	BAY	408 TIE BAY - 400/220KV 315 MVA ICT 1 AT AJMER(RS) AND 400KV PHAGI-AJMER (RS) CKT-1	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF BAY & EQUIPMENTS	04/May/2022	13:00	04/May/2022	16:00		PLANNED	Approved	04-May-22	13:00	04-May-22	16:00	
560	RQ91516	OCC_194	sldcrs_sd	BAY	407 MAIN BAY - 400 KV PHAGI-AJMER (RS) CKT-1 (RRVPNL)	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF BAY & EQUIPMENTS	04/May/2022	09:00	04/May/2022	12:00		PLANNED	Approved	04-May-22	09:00	04-May-22	12:00	
561	RQ91519	OCC_194	sldcrs_sd	BAY	410 MAIN BAY - 400/11 KV 80 MVA ST 2 AT KAWAI SCTPS(APR)	APRL	D	Annual maintenance and testing of bay equipment.	25/May/2022	09:00	25/May/2022	19:00		PLANNED	Approved	25-May-22	09:00	25-May-22	19:00	

562	RQ91517	OCC_194	sldcrs_sd	BAY	409 MAIN BAY - 63 MVAR BUS REACTOR NO 2 AT 400 KV KAWAI SCTPS(APR)	APRL	C	Circuit Breaker Overhauling	19/May/2022	09:00	22/May/2022	19:00		PLANNED	Approved	19-May-22	09:00	22-May-22	19:00	
563	RQ91903	OCC_194	cpcc1_sd	BAY	415 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV BHIWADI(PG)	POWER GRID	C	CB overhauling work.	25/May/2022	08:00	01/Jun/2022	18:00		PLANNED	Approved	25-May-22	08:00	01-Jun-22	18:00	
564	RQ91904	OCC_194	cpcc1_sd	BAY	413 MAIN BAY - 400KV BHIWADI-HISSAR (PG) CKT-1 AT BHIWADI(PG)	POWER GRID	C	CB overhauling work.	17/May/2022	08:00	24/May/2022	18:00		PLANNED	Approved	17-May-22	08:00	24-May-22	18:00	
565	RQ91878	OCC_194	cpcc1_sd	BAY	422 MAIN BAY - 400KV MEERUT(PG)-MANDOLA(PG) (PL) CKT-3 AT MANDOLA(PG)	POWER GRID	C	ABB BREAKER OVERHAULLING	12/May/2022	08:00	18/May/2022	18:00		PLANNED	Approved	12-May-22	08:00	18-May-22	18:00	
566	RQ91612	OCC_194	cpcc2_sd	BAY	408 TIE BAY - 400KV MOGA-HISSAR (PG) CKT-1 AND 400/220KV 315 MVA ICT 4 AT	POWER GRID	C	For Retrofitting of CB	11/May/2022	08:00	20/May/2022	18:00	Kindly Approve.	PLANNED	Approved	11-May-22	08:00	20-May-22	18:00	
567	RQ91902	OCC_194	cpcc1_sd	BAY	402 TIE BAY - 400KV AGRA-BHIWADI (PG) CKT-1 AND 400/220KV 315 MVA ICT 2 AT BHIWADI(PG)	POWER GRID	C	CB overhauling work.	09/May/2022	08:00	16/May/2022	18:00	400kV Bay No 407 Agra 1 Main Bay at Bhiwadi	PLANNED	Approved	09-May-22	08:00	16-May-22	18:00	

568	RQ91880	OCC_194	cpcc1_sd	BAY	427 MAIN BAY - 400KV MEERUT(PG)-MANDOLA(PG) (PL) CKT-4 AT MANDOLA(PG)	POWER GRID	C	ABB BREAKER OVERHAULLING	06/May/2022	08:00	11/May/2022	18:00		PLANNED	Approved	06-May-22	08:00	11-May-22	18:00	
569	RQ91368	OCC_194	slcdcv_sd	BAY	419 MAIN BAY - 400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1 (POWERGRID) AND 400KV BUS 2 AT BAWANA(DV) AT 400 KV BAWANA(DV) (POWERGRID)	POWER GRID	D	To attend its Bus-II Isolator No. 1489 for dislocated 4" IPS pipe conductors due to jammed isolator blade (Y- ph.) for proper functioning.	01/May/2022	09:00	01/May/2022	14:00		PLANNED	Approved	01-May-22	09:00	01-May-22	14:00	
570	RQ91879	OCC_194	cpcc1_sd	BAY	426 TIE BAY - 400KV MEERUT(PG)-MANDOLA(PG) (PL) CKT-4 AND FUTURE AT MANDOLA(PG)	POWER GRID	C	ABB BREAKER OVERHAULLING	01/May/2022	08:00	05/May/2022	18:00		PLANNED	Approved	01-May-22	08:00	05-May-22	18:00	
571	RQ91905	OCC_194	cpcc1_sd	BAY	410 MAIN BAY - 400KV AGRA-BHIWADI (PG) CKT-2 AT BHIWADI(PG)	POWER GRID	C	CB overhauling work.	01/May/2022	08:00	08/May/2022	18:00		PLANNED	Approved	01-May-22	08:00	08-May-22	18:00	
572	RQ91611	OCC_194	cpcc2_sd	BAY	407 MAIN BAY - 400KV MOGA-HISSAR (PG) CKT-1 AT MOGA(PG)	POWER GRID	C	For Retrofitting of CB	01/May/2022	08:00	10/May/2022	18:00	Kindly Approve.	PLANNED	Approved	01-May-22	08:00	10-May-22	18:00	
573	RQ91020	OCC_194	stuup_sd	BAY	411 MAIN BAY - 400KV BARA(UP)-MEJA TPS(MUN) (UP) CKT-2 AT BARA(UP)	UPPTCL	D	For stability test of 400kV Busbar-II (as per suggested by M/S PPGCL Bara) at 765kV Bara TPS, Prayagraj	24/May/2022	07:00	24/May/2022	20:00		PLANNED	Approved	24-May-22	07:00	24-May-22	20:00	

574	RQ91332	OCC_194	stuup_sd	BAY	412 TIE BAY - 400KV BARA(UP)-MEJA TPS(MUN) (UP) CKT-2 AND FUTURE AT BARA(UP)	UPPTCL	D	For stability test of 400kV Busbar-I (as per suggested by M/S PPGCL Bara) at 765kV Bara TPS, Prayagraj	23/May/2022	07:00	23/May/2022	20:00		PLANNED	Approved	23-May-22	07:00	23-May-22	20:00	
575	RQ91331	OCC_194	stuup_sd	BAY	404 MAIN BAY - 400/220KV 500 MVA ICT 1 AT SARNATH(UP)	UPPTCL	D	Tightening of Bay.	11/May/2022	15:00	11/May/2022	17:30	The ICT will remain charged through TBC Circuit Breaker.	PLANNED	Approved	11-May-22	15:00	11-May-22	17:30	
576	RQ91018	OCC_194	stuup_sd	BAY	407 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT SARNATH(UP) (UPPTCL)	UPPTCL	D	Tightening of Bay.	11/May/2022	09:00	11/May/2022	13:00	The ICT will remain charged through TBC Circuit Breaker.	PLANNED	Approved	11-May-22	09:00	11-May-22	13:00	
577	RQ91315	OCC_194	stuup_sd	BAY	411 MAIN BAY - 400KV BAREILLY-UNNAO (UP) CKT-2 AT BAREILLY(UP)	UPPTCL	C	1.for replacemnt of circuit breaker during shutdown period line will be charged throgh transfer bay"	09/May/2022	09:00	30/May/2022	17:00		PLANNED	Approved	09-May-22	09:00	30-May-22	17:00	
578	RQ91901	OCC_194	cpcc1_sd	BAY	411 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL) (PKTSL) AND FUTURE AT 400 KV KHETRI (PKTSL) (PKTSL)	PKTSL	C	Bay extension work under PBSTL (Shutdown requeted by KEC)- 400kV Circuit Breaker Dismantling, Re-Erection, Isolator Erection, IPS Tube Installation, Jumpering and Augmentation work of CRP	16/May/2022	08:00	28/May/2022	18:00		PLANNED	Approved	16-May-22	08:00	28-May-22	18:00	
579	RQ91520	OCC_194	sldcrs_sd	BAY	414 TIE BAY - 400KV CHHABRA(RV UN)-KAWAI SCTPS(APR) (RS) CKT-1 AND FUTURE AT KAWAI SCTPS(APR)	APL	C	Circuit Breaker Overhauling	16/May/2022	08:00	18/May/2022	18:00		PLANNED	Approved	16-May-22	08:00	18-May-22	18:00	

580	RQ91445	OCC_194	slchr_sd	BAY	F4T TIE BAY - 400 KV ABDULLAPUR (PG)- DEEPALPUR(J HKT) (PG) CKT-1 (HVPNL) AND 400/220 KV 315 MVA ICT 2 AT DEEPALPUR(J HKT) AT 400 KV DEEPALPUR(J HKT) (HVPNL)	HVPNL	C	To attend SF-6 gas leakage and ICT remain charged through Main bay	11/May/2022	09:00	12/May/2022	18:00		PLANNED	Approved	11-May-22	09:00	12-May-22	18:00	
581	RQ91500	OCC_194	slchr_sd	BAY	402 TIE BAY - 400/220KV 315 MVA ICT 2 AT DHANODA(HV) AND 400KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	To attend the spring charging problem in TIE breaker	06/May/2022	14:00	06/May/2022	19:00		PLANNED	Approved	06-May-22	14:00	06-May-22	19:00	
582	RQ91501	OCC_194	slchr_sd	BAY	404 MAIN BAY - 400KV DHANODA-DAULATABAD (HV) CKT-2 AT DHANODA(HV)	HVPNL	D	To attend the spring charging problem in line breaker	06/May/2022	08:00	06/May/2022	13:00		PLANNED	Approved	06-May-22	08:00	06-May-22	13:00	
583	RQ91922	OCC_194	slcdv_sd	BAY	410 MAIN BAY - 400/11 KV 253 MVA GT 4 AT BAWANA CCGTB(DTL) (DTL)	DTL	C	Preventive Mtc. and Testing of bay Equipment.	10/May/2022	09:00	12/May/2022	18:00		PLANNED	Approved	10-May-22	09:00	12-May-22	18:00	
584	RQ91374	OCC_194	slcdv_sd	BAY	412 TIE BAY - 400 KV JHAJJAR(APCL)- MUNDKA(DV) (APCL) CKT-2 AND 400/220 KV 315 MVA ICT 3 AT MUNDKA(DV)	DTL	D	Tan Delta Testing of CB & CT of Bay No. 412	05/May/2022	12:00	05/May/2022	15:00		PLANNED	Approved	05-May-22	12:00	05-May-22	15:00	

585	RQ91373	OCC_194	slcdv_sd	BAY	419-52 MAIN BAY - 400 KV BAWANA-MUNDKA (DV) CKT-1 (DTL) AND 400KV BUS 1 AT MUNDKA(DV) AT 400 KV MUNDKA(DV) (DTL)	DTL	D	Tan Delta Testing of CB & CT of Bay No. 419	05/May/2022	09:30	05/May/2022	12:00		PLANNED	Approved	05-May-22	09:30	05-May-22	12:00	
586	RQ91375	OCC_194	slcdv_sd	BAY	405 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT MUNDKA(DV) AND 400KV BUS 1 AT MUNDKA(DV)	DTL	D	Tan Delta Testing of CT of Bay No. 406	04/May/2022	15:00	04/May/2022	17:30		PLANNED	Approved	04-May-22	15:00	04-May-22	17:30	
587	RQ91097	OCC_194	slcdps_sd	BAY	451 MAIN BAY - 400KV RAJPURA-DHURI (PS) CKT-1 AT DHURI(PS)		D	Annual protection testing	06/May/2022	09:00	06/May/2022	17:00		PLANNED	Approved	06-May-22	09:00	06-May-22	17:00	
588	RQ91095	OCC_194	slcdps_sd	BAY	410 MAIN BAY - 400KV TALWANDI SABOO(PSG)-DHURI(PS) (PS) CKT-2 AT DHURI(PS)		D	Annual protection testing	05/May/2022	09:00	05/May/2022	17:00		PLANNED	Approved	05-May-22	09:00	05-May-22	17:00	
589	RQ91094	OCC_194	slcdps_sd	BAY	401 MAIN BAY - 400KV NAKODAR(PS G)-MAKHU(PS) (PS) CKT-2 AT MAKHU(PS)		D	Nut bolt tighteneing of clamp and connectors of 401 bay CB, CT and cleaning of male and female copper contact of isolators. Cleaning and terminal tighteneing of C&R panel.	02/May/2022	09:00	02/May/2022	17:00		PLANNED	Approved	02-May-22	09:00	02-May-22	17:00	

590	RQ91694	OCC_194	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT GURGAON(PG)	POWER GRID	D	For AMP Wok in ICT & its associaed bays and attend of faulty Aircell in Cable Box Conservator	30/May/2022	08:00	30/May/2022	18:00		PLANNED	Approved	30-May-22	08:00	30-May-22	18:00	
591	RQ91695	OCC_194	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT FATEHGARH_I I(PG)	POWER GRID	D	CSD fine tuning work	28/May/2022	17:00	28/May/2022	23:00		PLANNED	Approved	28-May-22	17:00	28-May-22	23:00	
592	RQ91864	OCC_194	bbmb_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BALLABHGARH(PG)	POWER GRID	C	सब स्टेशन ऑटोमेशन हेतु	27/May/2022	08:00	28/May/2022	18:00		PLANNED	Approved	27-May-22	08:00	28-May-22	18:00	May be given on Daily Basis/4 ICTs /PG consent required
593	RQ91698	OCC_194	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT FATEHGARH_I I(PG)	POWER GRID	D	CSD fine tuning work	25/May/2022	17:00	25/May/2022	23:00		PLANNED	Approved	25-May-22	17:00	25-May-22	23:00	
594	RQ91863	OCC_194	bbmb_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BALLABHGARH(PG)	POWER GRID	C	सब स्टेशन ऑटोमेशन हेतु	25/May/2022	08:00	26/May/2022	18:00		PLANNED	Approved	25-May-22	08:00	26-May-22	18:00	May be given on Daily Basis/4 ICTs /PG consent required
595	RQ91738	OCC_194	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MANESAR(PG)	POWER GRID	D	TESTING VALIDATION OF OPERATION AFTER SCADA UPGRADATION WORK	24/May/2022	12:00	24/May/2022	13:00	400 KV BAY 408 /207 ALONG WITH 500 MVA ICT-2 at GIS MANESAR S/S	PLANNED	Approved	24-May-22	12:00	24-May-22	13:00	
596	RQ91950	OCC_194	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT LUDHIANA(PG)	POWER GRID	D	For replacement of T-Connectors on 220 KV side gantry. To be taken along with 220 KV Bus-1 as clearance is low for working	24/May/2022	10:00	24/May/2022	13:00	Kindly Approve.	PLANNED	Approved	24-May-22	10:00	24-May-22	13:00	
597	RQ91699	OCC_194	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT FATEHGARH_I I(PG)	POWER GRID	D	CSD fine tuning work	23/May/2022	17:00	23/May/2022	23:00		PLANNED	Approved	23-May-22	17:00	23-May-22	23:00	

598	RQ91737	OCC_194	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MANESAR(PG)	POWER GRID	D	TESTING VALIDATION OF OPERATION AFTER SCADA UPGRADATION WORK	23/May/2022	09:00	23/May/2022	10:00	220 KV BAY 205 ALONG WITH 500 MVA ICT-1 at GIS MANESAR S/S	PLANNED	Approved	23-May-22	09:00	23-May-22	10:00	
599	RQ91862	OCC_194	bbmb_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BALLABHGARH(PG)	POWER GRID	C	सब स्टेशन ऑटोमेशन हेतु	23/May/2022	08:00	24/May/2022	18:00		PLANNED	Approved	23-May-22	08:00	24-May-22	18:00	May be given on Daily Basis/4 ICTs /PG consent required
600	RQ91697	OCC_194	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FATEHGARH_I(PG)	POWER GRID	D	CSD fine tuning work	21/May/2022	17:00	21/May/2022	23:00		PLANNED	Approved	21-May-22	17:00	21-May-22	23:00	
601	RQ91367	OCC_194	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT SHAHJAHANPUR(PG)	POWER GRID	D	For connecting tertiary system after Fire wall construction	20/May/2022	09:00	20/May/2022	11:00		PLANNED	Approved	20-May-22	09:00	20-May-22	11:00	
602	RQ91696	OCC_194	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FATEHGARH_I(PG)	POWER GRID	D	CSD fine tuning work	19/May/2022	17:00	19/May/2022	23:00		PLANNED	Approved	19-May-22	17:00	19-May-22	23:00	
603	RQ91610	OCC_194	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MALERKOTLA (PG)	POWER GRID	D	For replacement of 220 KV Y & B ph CB pole due to DCRM & CRM result violation. Replacement of 01 no 220 KV CT due to oil seepage. AMP of 400 & 220 KV bays and modification Digital interface (New process bus instruments) wirings.	16/May/2022	08:00	16/May/2022	20:00	Kindly Approve.	PLANNED	Approved	16-May-22	08:00	16-May-22	20:00	
604	RQ91693	OCC_194	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SONIPAT(PG)	POWER GRID	D	For AMP Works at Sonipat Substation	13/May/2022	10:00	13/May/2022	18:00		PLANNED	Approved	13-May-22	10:00	13-May-22	18:00	
605	RQ91692	OCC_194	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT SONIPAT(PG)	POWER GRID	D	Fine Tuning of CSD and CT oil sampling	11/May/2022	10:00	11/May/2022	18:00		PLANNED	Approved	11-May-22	10:00	11-May-22	18:00	

606	RQ91371	OCC_194	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KANPUR(PG)	POWER GRID	D	For Firmware Upgradation	10/May/2022	10:00	10/May/2022	13:00		PLANNED	Approved	10-May-22	10:00	10-May-22	13:00	
607	RQ91690	OCC_194	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SONIPAT(PG)	POWER GRID	D	RETROFITTING OF REF & DIFF RELAY	10/May/2022	10:00	10/May/2022	18:00		PLANNED	Approved	10-May-22	10:00	10-May-22	18:00	
608	RQ91372	OCC_194	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANPUR(PG)	POWER GRID	D	For Firmware Upgradation	09/May/2022	10:00	09/May/2022	13:00		PLANNED	Approved	09-May-22	10:00	09-May-22	13:00	
609	RQ91691	OCC_194	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SONIPAT(PG)	POWER GRID	D	RETROFITTING OF REF & DIFF RELAY	09/May/2022	10:00	09/May/2022	18:00		PLANNED	Approved	09-May-22	10:00	09-May-22	18:00	
610	RQ91381	OCC_194	slcdcv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAWANA(DV)	POWER GRID	D	To attend its Tie-CB's Isolator No. 789A for dislocated 4" IPS pipe conductors due to jammed isolator blades (both R & Y- ph.) for proper functioning.	07/May/2022	09:00	07/May/2022	14:00		PLANNED	Approved	07-May-22	09:00	07-May-22	14:00	
611	RQ91906	OCC_194	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BHINMAL(PG)	POWER GRID	C	For replacement of 220kV Bushing of ICT-II (Y ph for violation of VFTD and B ph- for oil leakage as observed during AMP.	05/May/2022	08:00	13/May/2022	20:00		PLANNED	Approved	05-May-22	08:00	13-May-22	20:00	Subject to Rajasthan consent - Around 100-150MW load management needed/Annexure B-6/CEA clearance required
612	RQ91366	OCC_194	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT SHAHJAHANPUR(PG)	POWER GRID	D	For disconnecting tertiary system for Fire wall construction	03/May/2022	09:00	03/May/2022	11:00		PLANNED	Approved	03-May-22	09:00	03-May-22	11:00	
613	RQ91801	OCC_194	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MANDOLA(PG)	POWER GRID	D	For attending ct oil leakage from Y phase 207 bay outage will consider in dtl account	03/May/2022	08:00	03/May/2022	18:00		PLANNED	Approved	03-May-22	08:00	03-May-22	18:00	
614	RQ91689	OCC_194	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BASSI(PG)	POWER GRID	C	For overhauling work of ICT-02	01/May/2022	08:00	11/May/2022	18:00	S/D may be availed last week of April	PLANNED	Approved	01-May-22	08:00	11-May-22	18:00	3 ICTs 2*315+1*500/ Subject to Rajasthan consent

615	RQ91700	OCC_194	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BALLABHGARH(PG)	POWER GRID	C	For 220 KV side CB (20752)Overhauling works.	01/May/2022	08:00	03/May/2022	18:00		PLANNED	Approved	01-May-22	08:00	03-May-22	18:00	May be given on Daily Basis/4 ICTs /PG consent required
616	RQ91541	OCC_194	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HINDAUN(RS)	RRVPNL	D	Quarterly and Half yearly Maintenance work	26/May/2022	08:00	26/May/2022	18:00		PLANNED	Approved	26-May-22	08:00	26-May-22	18:00	
617	RQ91540	OCC_194	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HINDAUN(RS)	RRVPNL	D	Quarterly and Half yearly Maintenance work	25/May/2022	08:00	25/May/2022	18:00		PLANNED	Approved	25-May-22	08:00	25-May-22	18:00	
618	RQ91536	OCC_194	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	20/May/2022	08:00	21/May/2022	18:00		PLANNED	Approved	20-May-22	08:00	21-May-22	18:00	
619	RQ91544	OCC_194	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT CHITTORGARH(RS)	RRVPNL	D	MAINTENANCE & TESTING WORK OF BAY EQUIPMENTS	19/May/2022	08:00	19/May/2022	18:00		PLANNED	Approved	19-May-22	08:00	19-May-22	18:00	
620	RQ91546	OCC_194	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANKANI(RS)	RRVPNL	D	Preventive Maintenance work and Testing of Bay & Equipments	18/May/2022	08:00	19/May/2022	18:00		PLANNED	Approved	18-May-22	08:00	19-May-22	18:00	
621	RQ91547	OCC_194	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT KANKANI(RS)	RRVPNL	D	Preventive Maintenance work and Testing of Bay & Equipments	16/May/2022	08:00	17/May/2022	18:00		PLANNED	Approved	16-May-22	08:00	17-May-22	18:00	
622	RQ91542	OCC_194	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT AJMER(RS)	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF BAY EQUIPMENTS & TRANSFORMER	06/May/2022	08:00	06/May/2022	18:00		PLANNED	Approved	06-May-22	08:00	06-May-22	18:00	
623	RQ91537	OCC_194	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AJMER(RS)	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF BAY EQUIPMENTS & TRANSFORMER	05/May/2022	08:00	05/May/2022	18:00		PLANNED	Approved	05-May-22	08:00	05-May-22	18:00	
624	RQ91538	OCC_194	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BABA(RS)	RRVPNL	C	Replacement of H.V.Bushing of R-Phase due to high Tan-delta Value	05/May/2022	08:00	20/May/2022	18:00		PLANNED	Approved	05-May-22	08:00	20-May-22	18:00	
625	RQ91545	OCC_194	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	04/May/2022	08:00	05/May/2022	18:00		PLANNED	Approved	04-May-22	08:00	05-May-22	18:00	

626	RQ90966	OCC_194	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT ALIGARH(UP)	UPPTCL	C	Centrifuging of Transformer oil of 400/220 KV 500 MVA ICT-1	25/May/2022	07:00	31/May/2022	19:00		PLANNED	Approved	25-May-22	07:00	31-May-22	19:00	
627	RQ90963	OCC_194	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ORAI(UP)	UPPTCL	D	For protection testing of 220kv busbar protection relay. since the 220 kv bus-1 & 2 busbar protections are installed on one relay in each phase. so It is not possible to test 220kv bus-1 or bus-2 bus bar protection individual.	24/May/2022	09:30	24/May/2022	18:30		PLANNED	Approved	24-May-22	09:30	24-May-22	18:30	
628	RQ90964	OCC_194	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 2 AT ORAI(UP)	UPPTCL	D	For protection testing of 220kv busbar protection relay. since the 220 kv bus-1 & 2 busbar protections are installed on one relay in each phase. so It is not possible to test 220kv bus-1 or bus-2 bus bar protection individual.	24/May/2022	09:30	24/May/2022	18:30		PLANNED	Approved	24-May-22	09:30	24-May-22	18:30	
629	RQ90961	OCC_194	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GR.NOIDA(UP C)	UPPTCL	D	For annual maintenance work of ICT-2	23/May/2022	09:00	23/May/2022	11:30		PLANNED	Approved	23-May-22	09:00	23-May-22	11:30	

630	RQ90960	OCC_194	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GR.NOIDA(UP C)	UPPTCL	D	For annual testing work.	21/May/2022	10:00	21/May/2022	15:00	There will be no any supply interruption due to this shut down. Load of sub station will be feed through 400/220/33 KV1X 315 MVA Ict-I and2X 500MVA ICT-III &IV.	PLANNED	Approved	21-May-22	10:00	21-May-22	15:00	
631	RQ90934	OCC_194	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT LUCKNOW(U P)	UPPTCL	D	For routine bay maintenance and tightening works.	19/May/2022	09:00	19/May/2022	18:00		PLANNED	Approved	19-May-22	09:00	19-May-22	18:00	
632	RQ90938	OCC_194	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SULTANPUR(UP)	UPPTCL	D	For Routine Bay maintenance work	18/May/2022	10:00	18/May/2022	18:00		PLANNED	Approved	18-May-22	10:00	18-May-22	18:00	
633	RQ90935	OCC_194	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT LUCKNOW(U P)	UPPTCL	D	For routine bay maintenance and tightening works.	18/May/2022	09:00	18/May/2022	18:00		PLANNED	Approved	18-May-22	09:00	18-May-22	18:00	
634	RQ90927	OCC_194	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT UNNAO(UP)	UPPTCL	D	Routine Protection Testing and Preventive Maintenance of Transformer and Bay at 400 KV S/S Unnao.	17/May/2022	09:00	17/May/2022	17:00		PLANNED	Approved	17-May-22	09:00	17-May-22	17:00	

635	RQ90959	OCC_194	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT GR.NOIDA(UP C)	UPPTCL	D	For annual testing work.	15/May/2022	10:00	15/May/2022	15:00	There will be no any supply interruption due to this shut down. Load of sub station will be feed through 400/220/33 KV2X 315 MVA Ict-I &II and1X 500MVA ICT-III.	PLANNED	Approved	15-May-22	10:00	15-May-22	15:00	
636	RQ90939	OCC_194	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SULTANPUR(UP)	UPPTCL	D	For Routine Bay maintenance work	11/May/2022	10:00	11/May/2022	18:00		PLANNED	Approved	11-May-22	10:00	11-May-22	18:00	
637	RQ90965	OCC_194	stuup_sd	TRANSFORMER	400/220 KV 200 MVA ICT 1 AT AGRA SOUTH(UP)	UPPTCL	D	Routine testing and maintenance work	11/May/2022	10:00	12/May/2022	18:00		PLANNED	Approved	11-May-22	10:00	12-May-22	18:00	
638	RQ90936	OCC_194	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAREILLY(UP)	UPPTCL	C	for attending oil leakages from prv , bushing	11/May/2022	09:00	13/May/2022	17:00		PLANNED	Approved	11-May-22	09:00	13-May-22	17:00	
639	RQ90937	OCC_194	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 2 AT SULTANPUR(UP)	UPPTCL	D	For Routine Bay maintenance work	07/May/2022	10:00	07/May/2022	18:00		PLANNED	Approved	07-May-22	10:00	07-May-22	18:00	
640	RQ91566	OCC_194	slidcup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT JEHTA_HARD OI ROAD (UP)	UPPTCL	C	For Maintenance of ICT (Transformer)	06/May/2022	08:00	06/May/2022	17:00		PLANNED	Approved	06-May-22	08:00	06-May-22	17:00	
641	RQ90962	OCC_194	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT AZAMGARH(U P)	UPPTCL	D	for replacement of old and unused Y phase CVT of 400KV Side ICT-Ist Bay	06/May/2022	08:00	06/May/2022	18:00		PLANNED	Approved	06-May-22	08:00	06-May-22	18:00	
642	RQ91559	OCC_194	slidcup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT LUCKNOW(U P)	UPPTCL	C	For Maintenance work of ICT	06/May/2022	08:00	06/May/2022	17:00		PLANNED	Approved	06-May-22	08:00	06-May-22	17:00	

643	RQ91565	OCC_194	sldcup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT JEHTA_HARD OI ROAD (UP)	UPPTCL	C	For Maintenance of ICT (Transformer)	05/May/2022	08:00	05/May/2022	17:00		PLANNED	Approved	05-May-22	08:00	05-May-22	17:00	
644	RQ91558	OCC_194	sldcup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT LUCKNOW(U P)	UPPTCL	C	For Maintenance work of ICT	05/May/2022	08:00	05/May/2022	17:00		PLANNED	Approved	05-May-22	08:00	05-May-22	17:00	
645	RQ91093	OCC_194	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAKHU(PS)	PSTCL	D	Cleaning and Recording of IR Values of HV,IV,LV bushings, cleaning of CTR Panel and Terminal tightening of ICT-3 MB.	24/May/2022	08:00	24/May/2022	18:00		PLANNED	Approved	24-May-22	08:00	24-May-22	18:00	
646	RQ91091	OCC_194	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAKHU(PS)	PSTCL	D	Cleaning and Recording of IR Values of HV,IV,LV bushings, cleaning of CTR Panel and Terminal tightening of ICT-2 MB.	10/May/2022	08:00	10/May/2022	18:00		PLANNED	Approved	10-May-22	08:00	10-May-22	18:00	
647	RQ91092	OCC_194	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAKHU(PS)	PSTCL	D	Cleaning and Recording of IR Values of HV,IV,LV bushings, cleaning of CTR Panel and Terminal tightening of ICT-1 MB.	06/May/2022	08:00	06/May/2022	18:00		PLANNED	Approved	06-May-22	08:00	06-May-22	18:00	
648	RQ91539	OCC_194	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DEEDWANA(MTS)	RRVPL,ATSL	D	For CSD online testing and commissioning	23/May/2022	11:00	23/May/2022	18:00		PLANNED	Approved	23-May-22	11:00	23-May-22	18:00	
649	RQ91543	OCC_194	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DEEDWANA(MTS)	RRVPL,ATSL	D	For CSD online testing and commissioning	21/May/2022	11:00	21/May/2022	14:00		PLANNED	Approved	21-May-22	11:00	21-May-22	14:00	

650	RQ91569	OCC_194	sldcuk_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT RISHIKESH(UK)	PTCUL	D	maintenance and tightening	19/May/2022	09:00	19/May/2022	17:00		PLANNED	Approved	19-May-22	09:00	19-May-22	17:00	
651	RQ91568	OCC_194	sldcuk_sd	TRANSFORMER	400/220 KV 240 MVA ICT 1 AT RISHIKESH(UK)	PTCUL	D	maintenance and tightening	18/May/2022	09:00	18/May/2022	17:00		PLANNED	Approved	18-May-22	09:00	18-May-22	17:00	
652	RQ91592	OCC_194	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DEHAR(BB)	POWER GRID,B BMB	D	For AMP Works	11/May/2022	10:00	11/May/2022	18:00	Kindly Approve.	PLANNED	Approved	11-May-22	10:00	11-May-22	18:00	subject to real time BBMB consent
653	RQ91444	OCC_194	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NUHIAWALI(HV)	HVPNL	D	To plug to oil leakage	11/May/2022	10:00	11/May/2022	17:00		PLANNED	Approved	11-May-22	10:00	11-May-22	17:00	
654	RQ91449	OCC_194	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT DAULATABAD (HV)	HVPNL	D	For annual mtc of ICT	06/May/2022	09:30	06/May/2022	16:30		PLANNED	Approved	06-May-22	09:30	06-May-22	16:30	
655	RQ91447	OCC_194	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DAULATABAD (HV)	HVPNL	D	For replacement of LV side BCU (Not showing measurement properly)	04/May/2022	09:30	04/May/2022	13:30		PLANNED	Approved	04-May-22	09:30	04-May-22	13:30	
656	RQ91448	OCC_194	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DAULATABAD (HV)	HVPNL	D	For annual mtc of ICT	02/May/2022	09:30	02/May/2022	16:30		PLANNED	Approved	02-May-22	09:30	02-May-22	16:30	
657	RQ91446	OCC_194	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KABULPUR(HV)	HVPNL	D	For annual mtc	02/May/2022	09:00	02/May/2022	13:00		PLANNED	Approved	02-May-22	09:00	02-May-22	13:00	
658	RQ91858	OCC_194	napp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NAPP(NP)-SIMBHOLI(UP) (UP) CKT-1	UPPTCL	D	Narora-Simbholi line DS-24 and DS-25 PM	01/Jun/2022	08:00	01/Jun/2022	20:00		PLANNED	Approved	01-Jun-22	08:00	01-Jun-22	20:00	
659	RQ91850	OCC_194	napp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NAPP(NP)-SAMBHAL(UP) (UP) CKT-1	UPPTCL	D	Narora-Sambhal line DS-16 and DS-17 PM	31/May/2022	08:00	31/May/2022	20:00		PLANNED	Approved	31-May-22	08:00	31-May-22	20:00	

660	RQ91844	OCC_194	napp_sd	AC TRANS MISSION LINE CIRCUIT	220 KV NAPP(NP)-ATRAULI(UP) (UP) CKT-1	UPPTCL	C	Narora-Atrauli line bus bar protection testing on Bus-B, bay jumper tightness, DS-44 PM, DS-43 overhauling	27/May/2022	08:00	29/May/2022	20:00		PLANNED	Approved	27-May-22	08:00	29-May-22	20:00	
661	RQ91841	OCC_194	napp_sd	AC TRANS MISSION LINE CIRCUIT	220 KV NAPP(NP)-KHURJA(UP) (UP) CKT-1	UPPTCL	C	Narora-Khurja line bus bar protection testing on Bus-B, bay jumper tightness, DS-32 PM, DS-33 overhauling	24/May/2022	08:00	26/May/2022	20:00		PLANNED	Approved	24-May-22	08:00	26-May-22	20:00	
662	RQ91838	OCC_194	napp_sd	AC TRANS MISSION LINE CIRCUIT	220 KV NAPP(NP)-DEBAI(UP) (UP) CKT-1	UPPTCL	C	Narora-Dibai line bus bar protection testing on Bus-B, bay jumper tightness, DS-29 PM, DS-28 overhauling	21/May/2022	08:00	23/May/2022	20:00		PLANNED	Approved	21-May-22	08:00	23-May-22	20:00	
663	RQ91063	OCC_194	stuup_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MAINPURI(PG)-NEEBKARORI(UP) (UP) CKT-1	UPPTCL	C	For Interconnection of Newly constructed LILO of 220 KV Neebkarori-Mainpuri(PGCIL) line-I at 220 KV substation Farrukhabad	20/May/2022	10:00	23/May/2022	16:00		PLANNED	Approved	20-May-22	10:00	23-May-22	16:00	FTC -A type process should be completed before availing S/D and before charging all FTC formalities must be cleared
664	RQ91307	OCC_194	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	220 KV FATEHPUR(PG)-SARH(UP) (UP) CKT-2	UPPTCL	D	Line bay AMP work	19/May/2022	09:00	19/May/2022	18:00		PLANNED	Approved	19-May-22	09:00	19-May-22	18:00	
665	RQ91883	OCC_194	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	220 KV SOHAWAL(PG)-BARABANKI(UP) (UP) CKT-2	UPPTCL	D	AMP Work & Main-2 relay firmware upgradation work	19/May/2022	09:00	19/May/2022	17:00		PLANNED	Approved	19-May-22	09:00	19-May-22	17:00	
666	RQ91306	OCC_194	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	220 KV FATEHPUR(PG)-SARH(UP) (UP) CKT-1	UPPTCL	D	Line bay AMP work	18/May/2022	09:00	18/May/2022	18:00		PLANNED	Approved	18-May-22	09:00	18-May-22	18:00	

667	RQ91882	OCC_194	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SOHAWAL(PG)-BARABANKI(UP) (UP) CKT-1	UPPTCL	D	AMP Work & Main-2 relay firmware upgradation work	18/May/2022	09:00	18/May/2022	17:00		PLANNED	Approved	18-May-22	09:00	18-May-22	17:00		
668	RQ91885	OCC_194	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SOHAWAL(PG)-SOHAWAL(UP) (UP) CKT-2	UPPTCL	D	AMP Work & Main-2 relay firmware upgradation work	17/May/2022	09:00	17/May/2022	17:00		PLANNED	Approved	17-May-22	09:00	17-May-22	17:00		
669	RQ91884	OCC_194	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SOHAWAL(PG)-SOHAWAL(UP) (UP) CKT-1	UPPTCL	D	AMP Work & Main-2 relay firmware upgradation work	16/May/2022	10:00	16/May/2022	17:00		PLANNED	Approved	16-May-22	10:00	16-May-22	17:00		
670	RQ91033	OCC_194	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SULTANPUR(UP)-TANDA(NT) (UP) CKT-2	UPPTCL	D	For Routine Bay maintenance work	13/May/2022	10:00	13/May/2022	18:00		PLANNED	Approved	13-May-22	10:00	13-May-22	18:00		
671	RQ91318	OCC_194	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAR(NT)-RAEBAREILLY(PG) (UP) CKT-2	UPPTCL	D	AMP work	11/May/2022	10:00	11/May/2022	18:00		PLANNED	Approved	11-May-22	10:00	11-May-22	18:00		
672	RQ91031	OCC_194	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANTNAGAR(UK)-BAREILLY(UP) (UP) CKT-1	UPPTCL	C	for replacement of defective line distance protection relay panel	11/May/2022	09:00	12/May/2022	18:00		PLANNED	Rejected						This S/d can not be allowed in absence of Gas generation and overloading at 315 MVA ICTs 400 kv S/s kashipur.
673	RQ91834	OCC_194	napp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NAPP(NP)-ATRAULI(UP) (UP) CKT-1	UPPTCL	D	Narora-Atrauli line bus bar protection testing on Bus-C, CT capacitance & tan delta testing, bay jumper tightness, DS-42 PM	03/May/2022	08:00	03/May/2022	20:00		PLANNED	Approved	03-May-22	08:00	03-May-22	20:00		

674	RQ90979	OCC_194	sldcup_sd	AC TRANS MISSION LINE CIRCUIT	220 KV UNCHAHAR(N T)- FATEHPUR(UP) (UP) CKT-2	UPPTCL	C	For LILO of 220KV Unchahar-Fatehpur Ckt-II at newly constructed 220KV S/s Malwan	02/May/2022	09:00	03/May/2022	17:00		PLANNED	Approved	02-May-22	09:00	03-May-22	17:00	FTC -A type process should be completed before availing S/D and before charging all FTC formalities must be cleared
675	RQ91832	OCC_194	napp_sd	AC TRANS MISSION LINE CIRCUIT	220 KV NAPP(NP)- KHURJA(UP) (UP) CKT-1	UPPTCL	D	Narora-Khurja line bus bar protection testing on Bus-C, CT capacitance & tan delta testing, bay jumper tightness, DS-31 PM	02/May/2022	08:00	02/May/2022	20:00		PLANNED	Approved	02-May-22	08:00	02-May-22	20:00	
676	RQ91829	OCC_194	napp_sd	AC TRANS MISSION LINE CIRCUIT	220 KV NAPP(NP)- DEBAI(UP) (UP) CKT-1	UPPTCL	D	Narora-Dibai line bus bar protection testing on Bus-C, CT capacitance & tan delta testing, bay jumper tightness, DS-27 PM	01/May/2022	08:00	01/May/2022	20:00		PLANNED	Approved	01-May-22	08:00	01-May-22	20:00	
677	RQ91586	OCC_194	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV ABDULLAPUR (PG)- RAILWAYHR(R LY) (HVPNL) CKT-2	HVPNL	D	For line Equipment AMP works	31/May/2022	09:00	31/May/2022	18:00	Kindly Approve.	PLANNED	Approved	31-May-22	09:00	31-May-22	18:00	
678	RQ91742	OCC_194	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MANESAR(PG)-MAU(HV) (HVPNL) CKT-2	HVPNL	D	TESTING VALIDATION OF OPERATION AFTER SCADA UPGRADATION WORK	25/May/2022	14:15	25/May/2022	15:00		PLANNED	Approved	25-May-22	14:15	25-May-22	15:00	
679	RQ91741	OCC_194	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MANESAR(PG)-MAU(HV) (HVPNL) CKT-1	HVPNL	D	TESTING VALIDATION OF OPERATION AFTER SCADA UPGRADATION WORK	25/May/2022	12:15	25/May/2022	13:00		PLANNED	Approved	25-May-22	12:15	25-May-22	13:00	
680	RQ91744	OCC_194	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MANESAR(PG)-BADSHAHPUR (HV) (HVPNL) CKT-2	HVPNL	D	TESTING VALIDATION OF OPERATION AFTER SCADA UPGRADATION WORK	25/May/2022	11:15	25/May/2022	12:00		PLANNED	Approved	25-May-22	11:15	25-May-22	12:00	

681	RQ91743	OCC_194	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MANESAR(PG)-BADSHAHPUR (HV) (HVPNL) CKT-1	HVPNL	D	TESTING VALIDATION OF OPERATION AFTER SCADA UPGRADATION WORK	25/May/2022	10:15	25/May/2022	11:00		PLANNED	Approved	25-May-22	10:15	25-May-22	11:00	
682	RQ91831	OCC_194	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV PALWAL(HV)-SAMAYPUR(B) (HVPNL) CKT-2	HVPNL	C	सब स्टेशन ऑटोमेशन हेतु	16/May/2022	08:00	21/May/2022	18:00		PLANNED	Approved	16-May-22	08:00	21-May-22	18:00	
683	RQ91587	OCC_194	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV ABDULLAPUR (PG)-RAMPUR(HV) (HVPNL) CKT-1	HVPNL	D	For line Equipment AMP works	14/May/2022	09:00	14/May/2022	18:00	Kindly Approve.	PLANNED	Approved	14-May-22	09:00	14-May-22	18:00	
684	RQ91827	OCC_194	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV PALWAL(HV)-SAMAYPUR(B) (HVPNL) CKT-1	HVPNL	C	सब स्टेशन ऑटोमेशन हेतु	09/May/2022	08:00	14/May/2022	18:00		PLANNED	Approved	09-May-22	08:00	14-May-22	18:00	
685	RQ91816	OCC_194	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV SAMAYPUR(B)-BADSHAHPUR (HV) (HVPNL) CKT-1	HVPNL	C	उपकेन्द्र के स्वचालित हेतु	02/May/2022	08:00	07/May/2022	18:00		PLANNED	Approved	02-May-22	08:00	07-May-22	18:00	
686	RQ91787	OCC_194	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV KUNIHAR(HP)-PINJORE(HV) (HV) CKT-1	HVPNL	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/May/2022	07:00	31/May/2022	18:00	Kindly approve	PLANNED	Approved	01-May-22	07:00	31-May-22	18:00	
687	RQ91786	OCC_194	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV PINJORE(HV)-BADDI(HP) (HV) CKT-1	HVPNL	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/May/2022	07:00	31/May/2022	18:00	Kindly approve	PLANNED	Approved	01-May-22	07:00	31-May-22	18:00	
688	RQ91784	OCC_194	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MADANPUR-PINJORE (HV) CKT-1	HVPNL	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/May/2022	07:00	31/May/2022	18:00	Kindly approve	PLANNED	Approved	01-May-22	07:00	31-May-22	18:00	

689	RQ91785	OCC_194	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MADANPUR-PINJORE (HV) CKT-2	HVPNL	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/May/2022	07:00	31/May/2022	18:00	Kindly approve	PLANNED	Approved	01-May-22	07:00	31-May-22	18:00	
690	RQ91856	OCC_194	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHIWANI-HISSAR (BB) CKT-1	BBMB	C	Half yearly mtc and automation	30/May/2022	08:00	04/Jun/2022	18:00		PLANNED	Approved	30-May-22	08:00	04-Jun-22	18:00	
691	RQ91857	OCC_194	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHIWANI-HISSAR (BB) CKT-2	BBMB	C	Half yearly mtc and automation	30/May/2022	08:00	04/Jun/2022	18:00		PLANNED	Approved	30-May-22	08:00	04-Jun-22	18:00	
692	RQ91851	OCC_194	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BALLABHGAR H-CHARKHI DADRI (BB) CKT-1	BBMB	C	उपकेन्द्र के स्वचालित हेतु	28/May/2022	08:00	02/Jun/2022	18:00		PLANNED	Approved	28-May-22	08:00	02-Jun-22	18:00	
693	RQ91642	OCC_194	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2	BBMB	D	For maintenance Work & tree trimming	26/May/2022	08:00	26/May/2022	18:00		PLANNED	Approved	26-May-22	08:00	26-May-22	18:00	
694	RQ91849	OCC_194	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-3	BBMB	D	Pre monsoon Maitenance	26/May/2022	08:00	26/May/2022	18:00		PLANNED	Approved	26-May-22	08:00	26-May-22	18:00	
695	RQ91848	OCC_194	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-2	BBMB	D	Pre monsoon Maitenance	25/May/2022	08:00	25/May/2022	18:00		PLANNED	Approved	25-May-22	08:00	25-May-22	18:00	
696	RQ91641	OCC_194	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1	BBMB	D	For maintenance Work & tree trimming	24/May/2022	08:00	24/May/2022	18:00		PLANNED	Approved	24-May-22	08:00	24-May-22	18:00	

697	RQ91847	OCC_194	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-1	BBMB	D	Pre monsoon Maitenance	24/May/2022	08:00	24/May/2022	18:00		PLANNED	Approved	24-May-22	08:00	24-May-22	18:00	subject to consent of delhi in real time conditions.
698	RQ91840	OCC_194	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-SANGRUR(PS) (BB) CKT-2	BBMB	C	For Overhauling of 220kV Bus-II Isolator No. 204	23/May/2022	08:00	26/May/2022	18:00		PLANNED	Approved	23-May-22	08:00	26-May-22	18:00	
699	RQ91843	OCC_194	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV HISSAR(BB)-CHIRAWA(RS) (BB) CKT-1	BBMB	C	उपकेन्द्र के स्वचालित हेतु	23/May/2022	08:00	28/May/2022	18:00		PLANNED	Approved	23-May-22	08:00	28-May-22	18:00	
700	RQ91839	OCC_194	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV PANIPAT-CHARKHI DADRI (BB) CKT-1	BBMB	C	उपकेन्द्र के स्वचालित हेतु	22/May/2022	08:00	27/May/2022	18:00		PLANNED	Approved	22-May-22	08:00	27-May-22	18:00	
701	RQ91837	OCC_194	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV DEHAR-GANGUWAL (BB) CKT-2	BBMB	D	Half yearly mtc & Line mtc.	19/May/2022	08:00	20/May/2022	18:00		PLANNED	Approved	19-May-22	08:00	20-May-22	18:00	
702	RQ91684	OCC_194	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-3	BBMB	C	Stringing of 400 kV D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0	17/May/2022	08:00	18/May/2022	18:00		PLANNED	Approved	17-May-22	08:00	18-May-22	18:00	
703	RQ91685	OCC_194	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-4	BBMB	C	Stringing of 400 kV D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0	17/May/2022	08:00	18/May/2022	18:00		PLANNED	Approved	17-May-22	08:00	18-May-22	18:00	
704	RQ91682	OCC_194	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-1	BBMB	C	Stringing of 400 kV D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0	17/May/2022	08:00	18/May/2022	18:00		PLANNED	Approved	17-May-22	08:00	18-May-22	18:00	

705	RQ91683	OCC_194	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-2	BBMB	C	Stringing of 400 kV D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0	17/May/2022	08:00	18/May/2022	18:00		PLANNED	Approved	17-May-22	08:00	18-May-22	18:00	
706	RQ91836	OCC_194	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV DEHAR-GANGUWAL (BB) CKT-1	BBMB	D	Half yearly mtc & Line mtc.	17/May/2022	08:00	18/May/2022	18:00		PLANNED	Approved	17-May-22	08:00	18-May-22	18:00	
707	RQ91833	OCC_194	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-SANGRUR(PS) (BB) CKT-1	BBMB	C	For Overhauling of 220kV Bus-II Isolator No. 208	16/May/2022	08:00	19/May/2022	18:00		PLANNED	Approved	16-May-22	08:00	19-May-22	18:00	
708	RQ91835	OCC_194	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-2	BBMB	C	सब स्टेशन ऑटोमेशन हेतु	16/May/2022	08:00	21/May/2022	18:00		PLANNED	Approved	16-May-22	08:00	21-May-22	18:00	
709	RQ91828	OCC_194	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-1	BBMB	C	For Overhauling of 220kV Bus-II Isolator No. 244	09/May/2022	08:00	11/May/2022	18:00		PLANNED	Approved	09-May-22	08:00	11-May-22	18:00	
710	RQ91822	OCC_194	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-2	BBMB	D	Permit required for inserting the secondary circuit of different CTs of 220 KV feeders in newly Numerical Bus bar protection scheme at PPH Talwara	07/May/2022	10:00	07/May/2022	18:00		PLANNED	Approved	07-May-22	10:00	07-May-22	18:00	
711	RQ91821	OCC_194	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-1	BBMB	D	Permit required for inserting the secondary circuit of different CTs of 220 KV feeders in newly Numerical Bus bar protection scheme at PPH Talwara	06/May/2022	10:00	06/May/2022	18:00		PLANNED	Approved	06-May-22	10:00	06-May-22	18:00	

712	RQ91824	OCC_194	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-2	BBMB	D	Permit required for inserting the secondary circuit of different CTs of 220 KV feeders in newly Numerical Bus bar protection scheme at PPH Talwara	05/May/2022	10:00	05/May/2022	18:00		PLANNED	Approved	05-May-22	10:00	05-May-22	18:00	
713	RQ91823	OCC_194	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-1	BBMB	D	Permit required for inserting the secondary circuit of different CTs of 220 KV feeders in newly Numerical Bus bar protection scheme at PPH Talwara	04/May/2022	10:00	04/May/2022	18:00		PLANNED	Approved	04-May-22	10:00	04-May-22	18:00	
714	RQ91817	OCC_194	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHAKRA_R-JAMALPUR (BB) CKT-1	BBMB	C	For Overhauling of 245kV Bus-I Isolator No. 214	02/May/2022	08:00	05/May/2022	18:00		PLANNED	Approved	02-May-22	08:00	05-May-22	18:00	
715	RQ91815	OCC_194	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1	BBMB	C	उपकेन्द्र के स्वचालित हेतु	02/May/2022	08:00	07/May/2022	18:00		PLANNED	Approved	02-May-22	08:00	07-May-22	18:00	
716	RQ91872	OCC_194	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV PANIPAT-DHULKOTE (BB) CKT-2	BBMB	C	To provide adequate clearance due to construction of Flyover on Panipat Refinery road (Deposit work of PWD)	01/May/2022	08:00	05/May/2022	18:00		PLANNED	Approved	01-May-22	08:00	05-May-22	18:00	
717	RQ91871	OCC_194	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV PANIPAT-DHULKOTE (BB) CKT-1	BBMB	C	To provide adequate clearance due to construction of Flyover on Panipat Refinery road (Deposit work of PWD)	01/May/2022	08:00	05/May/2022	18:00		PLANNED	Approved	01-May-22	08:00	05-May-22	18:00	

718	RQ91484	OCC_194	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV CHITTORGAR H-DEBARI (RS) CKT-1	RRVPN L	D	AFTER OVERHAULING OF MAIN BAY CIRCUIT BREAKER, INTERCONNECTIO N AND TESTING OF PROTECTION SYSTEM OF LINE TO BE CHECKED FOR HEALTHINESS	28/May/2022	08:00	28/May/2022	18:00		PLANNED	Approved	28-May-22	08:00	28-May-22	18:00	
719	RQ91554	OCC_194	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV CHITTORGAR H-DEBARI (RS) CKT-1	RRVPN L	D	Insertion of one additional glass disk (120KN)in existing suspension string of 220kv Rapp-Debari TL	26/May/2022	08:00	28/May/2022	18:00		PLANNED	Approved	26-May-22	08:00	28-May-22	18:00	
720	RQ91621	OCC_194	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV DEBARI(RS)-RAPS_A(NP) (RS) CKT-1	RRVPN L	D	General Maintenance & Tree trimming Work	20/May/2022	08:00	20/May/2022	18:00		PLANNED	Approved	20-May-22	08:00	20-May-22	18:00	
721	RQ91647	OCC_194	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV RAPS_A(NP)-SAKATPURA(R S) (RS) CKT-2	RRVPN L	D	Quarterly maintenance work and Testing of Equipment	19/May/2022	08:00	19/May/2022	18:00		PLANNED	Approved	19-May-22	08:00	19-May-22	18:00	
722	RQ91628	OCC_194	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV RAPS_B(NP)-SAKATPURA(R S) (RS) CKT-1	RRVPN L	D	Quarterly maintenance work and Testing of Equipment	12/May/2022	08:00	12/May/2022	18:00		PLANNED	Approved	12-May-22	08:00	12-May-22	18:00	
723	RQ91418	OCC_194	rappc_sd	AC TRANS MISSION LINE CIRCUIT	220 KV RAPS_A(NP)-SAKATPURA(R S) (RS) CKT-1	RRVPN L	C	removal of electromegnetic relay and wiring from the panel as numerical relay are in service	11/May/2022	08:00	13/May/2022	18:00	old wiring relay and wiring removal a numerical protection relay as main-I and Main-II are in service	PLANNED	Approved	11-May-22	08:00	13-May-22	18:00	

724	RQ91483	OCC_194	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHIWADI(PG) - BHIWADI(RS) (RS) CKT-2	RRVPNL	D	Relay retrofitting of Main 1 (From SEL to SIEMENS)	05/May/2022	08:00	05/May/2022	18:00		PLANNED	Approved	05-May-22	08:00	05-May-22	18:00	
725	RQ91482	OCC_194	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHIWADI(PG) - BHIWADI(RS) (RS) CKT-1	RRVPNL	D	Relay retrofitting of Main 1 (From SEL to SIEMENS)	04/May/2022	08:00	04/May/2022	18:00		PLANNED	Approved	04-May-22	08:00	04-May-22	18:00	
726	RQ91638	OCC_194	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BADARPUR(N T)-ALWAR MIA(RS) (RS) CKT-1	RRVPNL	C	For Tower erection & stringing work of 220 KV S/C MIA-BTPSline for NHAI line Shifting/Height raising work	02/May/2022	08:00	08/May/2022	18:00		PLANNED	Approved	02-May-22	08:00	08-May-22	18:00	subject to consent of delhi in real time conditions.
727	RQ91494	OCC_194	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BASSI(PG)-KUNDA KI DHANI(RS) (RS) CKT-1	RRVPNL	D	For bay AMP work at Bassi	01/May/2022	08:00	01/May/2022	18:00		PLANNED	Approved	01-May-22	08:00	01-May-22	18:00	
728	RQ91313	OCC_194	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	220 KV DHAULIGANG A(NH)-PITHORAGAR H(PG) (PG) CKT-1	POWER GRID	C	Shifting & final connection of lines at Jauljibi, Pithoragarh & Bareilly SS	28/May/2022	08:00	30/May/2022	18:00		PLANNED	Approved		08:00		18:00	subject to real time consent of dhualiganga and uttarakhand. Only one s/d will be allowed at a time.
729	RQ91316	OCC_194	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	220 KV PITHORAGAR H(PG)-BAREILLY(UP) (PG) CKT-1	POWER GRID	C	Shifting & final connection of lines at Jauljibi, Pithoragarh & Bareilly SS.	23/May/2022	08:00	30/May/2022	18:00		PLANNED	Approved		08:00		18:00	subject to real time consent of dhualiganga and uttarakhand. Only one s/d will be allowed at a time.
730	RQ91314	OCC_194	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	220 KV DHAULIGANG A(NH)-BAREILLY(UP) (PG) CKT-1	POWER GRID	C	Shifting & final connection of lines at Jauljibi, Pithoragarh & Bareilly SS.	23/May/2022	08:00	26/May/2022	18:00		PLANNED	Approved		08:00		18:00	subject to real time consent of dhualiganga and uttarakhand. Only one s/d will be allowed at a time.
731	RQ91627	OCC_194	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1	POWER GRID	D	General Maintenance & Tree trimming Work	21/May/2022	08:00	21/May/2022	18:00		PLANNED	Approved	21-May-22	08:00	21-May-22	18:00	

732	RQ91485	OCC_194	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV RAPS_B(NP)- CHITTORGAR H(RS) (PG) CKT-1	POWER GRID	D	AFTER OVERHAULING OF MAIN BAY CIRCUIT BREAKER, INTERCONNECTIO N AND TESTING OF PROTECTION SYSTEM OF LINE TO BE CHECKED FOR HEALTHINESS	21/May/2022	08:00	21/May/2022	18:00		PLANNED	Approved	22-May-22	08:00	22-May-22	18:00	
733	RQ91486	OCC_194	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV RAPS_B(NP)- CHITTORGAR H(RS) (PG) CKT-2	POWER GRID	D	AFTER OVERHAULING OF MAIN BAY CIRCUIT BREAKER, INTERCONNECTIO N AND TESTING OF PROTECTION SYSTEM OF LINE TO BE CHECKED FOR HEALTHINESS	14/May/2022	08:00	14/May/2022	18:00		PLANNED	Approved	14-May-22	08:00	14-May-22	18:00	
734	RQ91825	OCC_194	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV JESSORE(HP)- PONG(BB) (PG) CKT-1	POWER GRID	D	Permit required for inserting the secondary circuit of different CTs of 220 KV feeders in newly Numerical Bus bar protection scheme at PPH Talwara	13/May/2022	10:00	13/May/2022	18:00		PLANNED	Approved	13-May-22	10:00	13-May-22	18:00	
735	RQ91826	OCC_194	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BAIRASIUL(N H)-PONG(BB) (PG) CKT-1	POWER GRID	D	Permit required for inserting the secondary circuit of different CTs of 220 KV feeders in newly Numerical Bus bar protection scheme at PPH Talwara	11/May/2022	10:00	11/May/2022	18:00		PLANNED	Approved	11-May-22	10:00	11-May-22	18:00	

736	RQ91640	OCC_194	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-2	POWER GRID	C	Quarterly maintenance work	10/May/2022	08:00	30/May/2022	18:00	For dismental of old 220KV CB, new foundation work by civil wing, erection & commissioning work of new 245KV CGL make Circuit Breaker vide WBS element No./ REPL/ BP.21.19	PLANNED	Approved	10-May-22	08:00	30-May-22	18:00	Powergird has given consent	
737	RQ91317	OCC_194	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	220 KV UNCHAHAHAR(N T)-RAEBAREILLY(PG) (PG) CKT-3	POWER GRID	D	AMP work	09/May/2022	10:00	09/May/2022	18:00		PLANNED	Approved	09-May-22	10:00	09-May-22	18:00		
738	RQ91874	OCC_194	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-CBGANJ(UP) (PG) CKT-1	POWER GRID	D	Protection AMP testing and firmware upgradation of MICOM relay	09/May/2022	10:00	09/May/2022	13:00		PLANNED	Approved						may be availed in last week of april
739	RQ91603	OCC_194	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-1	POWER GRID	D	Rectification work of location No. 131	05/May/2022	09:00	07/May/2022	18:00	Kindly Approve.	PLANNED	Approved	05-May-22	09:00	07-May-22	18:00	subject to NHPC consent	
740	RQ91604	OCC_194	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-2	POWER GRID	D	Rectification work of location No. 131	05/May/2022	09:00	07/May/2022	18:00	Kindly Approve.	PLANNED	Approved	05-May-22	09:00	07-May-22	18:00	subject to NHPC consent	
741	RQ91688	OCC_194	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV SAWAIMADH OPUR(RS)-DAUSA(RS) (PG) CKT-1	POWER GRID	C	Line Diversion Work due to NHAI Highway	05/May/2022	08:00	15/May/2022	18:00		PLANNED	Approved	05-May-22	08:00	15-May-22	18:00		

742	RQ91687	OCC_194	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1	POWER GRID	C	Line Diversion Work due to NHAI Highway	05/May/2022	08:00	15/May/2022	18:00		PLANNED	Approved	05-May-22	08:00	15-May-22	18:00	
743	RQ91625	OCC_194	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV AGRA(PG)-SIKANDRA(UP) (PG) CKT-1	POWER GRID,R RVPNL	C	For earthwire replacement maintenance work	23/May/2022	08:00	30/May/2022	18:00		PLANNED	Approved	23-May-22	08:00	30-May-22	18:00	
744	RQ91614	OCC_194	sldcrs_sd	AC TRANS MISSION LINE CIRCUIT	220 KV AGRA(PG)-BHARATPUR(RS) (PG) CKT-1	POWER GRID,R RVPNL	C	For earthwire replacement and maintenance work	16/May/2022	08:00	21/May/2022	18:00		PLANNED	Approved	16-May-22	08:00	21-May-22	18:00	
745	RQ91873	OCC_194	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV FARIDABAD SEC-58 (HV)-SAMAYPUR(B) (HVPNL) CKT-1	POWER GRID,H VPNL	C	सब स्टेशन ऑटोमेशन हेतु	20/May/2022	08:00	25/May/2022	18:00		PLANNED	Approved	20-May-22	08:00	25-May-22	18:00	
746	RQ91081	OCC_194	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-KARTARPUR(PS) (PSTCL) CKT-2	PSTCL	C	Augmentation of conductor	18/May/2022	08:00	25/May/2022	18:00		PLANNED	Approved	18-May-22	08:00	25-May-22	18:00	
747	RQ91080	OCC_194	sldcps_sd	AC TRANS MISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-KARTARPUR(PS) (PSTCL) CKT-1	PSTCL	C	Augmentation of conductor	10/May/2022	08:00	17/May/2022	18:00		PLANNED	Approved	10-May-22	08:00	17-May-22	18:00	
748	RQ91818	OCC_194	bbmb_sd	AC TRANS MISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-1	PSTCL	D	Half yearly mtc.	03/May/2022	08:00	03/May/2022	18:00		PLANNED	Approved	03-May-22	08:00	03-May-22	18:00	

749	RQ91358	OCC_194	slcdv_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-3	DTL	D	Replacement of Y-Phase LA due to IR value is higher than normal value	08/May/2022	05:00	08/May/2022	11:00	220 KV Mandola-II & 220 KV Gopal Pur-II off during S/d & will be back charge due to single bus selection	PLANNED	Approved	08-May-22	05:00	08-May-22	11:00	
750	RQ91357	OCC_194	slcdv_sd	AC TRANS MISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-1	DTL	D	Replacement of B-Phase LA due to IR value is higher than normal value	07/May/2022	05:00	07/May/2022	11:00	220 KV Mandola-II & 220 KV Gopal Pur-II off during S/d & will be back charge due to single bus selection	PLANNED	Approved	07-May-22	05:00	07-May-22	11:00	
751	RQ91939	OCC_194	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV SAMBA(PG)-SAMBA (JK) (PDD JK) CKT-2	POWER GRID,P DD JK	D	For Line Equipment AMP	06/May/2022	09:30	06/May/2022	15:00	Kindly Approve.	PLANNED	Approved	06-May-22	09:30	06-May-22	15:00	subject to JK consent
752	RQ91938	OCC_194	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV SAMBA(PG)-SAMBA (JK) (PDD JK) CKT-1	POWER GRID,P DD JK	D	For Line Equipment AMP	05/May/2022	09:30	05/May/2022	15:00	Kindly Approve.	PLANNED	Approved	05-May-22	09:30	05-May-22	15:00	subject to JK consent
753	RQ91553	OCC_194	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV FATEHGARH_I(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-2	AHEJOL	D	For AMP work	02/May/2022	17:00	02/May/2022	23:00		PLANNED	Approved	02-May-22	19:00	02-May-22	23:00	May be taken after 19:00 Hrs/ Generator consent required
754	RQ91552	OCC_194	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV FATEHGARH_I(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-1	AHEJOL	D	For AMP work	01/May/2022	17:00	01/May/2022	23:00		PLANNED	Approved	01-May-22	19:00	01-May-22	23:00	May be taken after 19:00 Hrs/ Generator consent required

755	RQ91550	OCC_194	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV FATEHGARH_I I(PG)-AHEJ3L PSS HB_FGRAH_PG (AHEJ3L) (AHEJ3L) CKT-1	AHEJ3L	D	For AMP work	02/May/2022	17:00	02/May/2022	23:00		PLANNED	Approved	02-May-22	19:00	02-May-22	23:00	May be taken after 19:00 Hrs/ Generator consent required
756	RQ91551	OCC_194	cpcc1_sd	AC TRANS MISSION LINE CIRCUIT	220 KV FATEHGARH_I I(PG)-AHEJ2L PSS HB_FGRAH_PG (AHEJ2L) (AHEJ2L) CKT-1	AHEJ2L	D	For AMP work	01/May/2022	17:00	01/May/2022	23:00		PLANNED	Approved	01-May-22	19:00	01-May-22	23:00	May be taken after 19:00 Hrs/ Generator consent required
757	RQ91767	OCC_194	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	SD required for removal of Aviation Globules for OPGW installation works under ULDC scheme.	01/May/2022	07:00	25/May/2022	18:00	Kindly approve	PLANNED	Approved	01-May-22	07:00	25-May-22	18:00	
758	RQ91766	OCC_194	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	SD required for removal of Aviation Globules for OPGW installation works under ULDC scheme.	01/May/2022	07:00	25/May/2022	18:00	Kindly approve	PLANNED	Approved	01-May-22	07:00	25-May-22	18:00	Subject to HP/AD Hydro consent
759	RQ91765	OCC_194	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1	ADHPL	D	SD required for removal of Aviation Globules for OPGW installation works under ULDC scheme.	01/May/2022	07:00	25/May/2022	18:00	Kindly approve	PLANNED	Approved	01-May-22	07:00	25-May-22	18:00	Subject to HP/AD Hydro consent
760	RQ91768	OCC_194	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/May/2022	07:00	31/May/2022	18:00	Kindly approve	PLANNED	Approved	01-May-22	07:00	31-May-22	18:00	
761	RQ91764	OCC_194	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/May/2022	07:00	31/May/2022	18:00	Kindly approve	PLANNED	Approved	01-May-22	07:00	31-May-22	18:00	

762	RQ91763	OCC_194	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1	ADHPL	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/May/2022	07:00	31/May/2022	18:00	Kindly approve	PLANNED	Approved	01-May-22	07:00	31-May-22	18:00	
763	RQ91762	OCC_194	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV CHAMERA_3(NH)-BUDHIL(LB) (LB) CKT-1	GREEN KO BUDHIL	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/May/2022	07:00	31/May/2022	18:00	Kindly approve	PLANNED	Approved	01-May-22	07:00	31-May-22	18:00	NHPC gave consent.
764	RQ91788	OCC_194	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-KISHAN(CHD) (CHD) CKT-1	CHAND IGARH SEB	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/May/2022	07:00	31/May/2022	18:00	Kindly approve	PLANNED	Approved	01-May-22	07:00	31-May-22	18:00	
765	RQ91789	OCC_194	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-KISHAN(CHD) (CHD) CKT-2	CHAND IGARH SEB	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/May/2022	07:00	31/May/2022	18:00	Kindly approve	PLANNED	Approved	01-May-22	07:00	31-May-22	18:00	
766	RQ91795	OCC_194	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)	POWER GRID	D	For Busbar Bay unit retrofit	29/May/2022	08:00	29/May/2022	18:00		PLANNED	Approved	29-May-22	08:00	29-May-22	18:00	subject to consent of delhi in real time conditions.
767	RQ91800	OCC_194	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)	POWER GRID	D	Retrofitment of existing 20589B Isolator By DTL	29/May/2022	08:00	29/May/2022	18:00		PLANNED	Approved	29-May-22	08:00	29-May-22	18:00	subject to consent of delhi in real time conditions.
768	RQ91794	OCC_194	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)	POWER GRID	D	For Busbar Bay unit retrofit	28/May/2022	08:00	28/May/2022	18:00		PLANNED	Approved	28-May-22	08:00	28-May-22	18:00	subject to consent of delhi in real time conditions.
769	RQ91797	OCC_194	cpcc1_sd	BUS	220KV BUS 4 AT MANDOLA(PG)	POWER GRID	D	For Busbar Bay unit retrofit	27/May/2022	08:00	27/May/2022	18:00		PLANNED	Approved	27-May-22	08:00	27-May-22	18:00	subject to consent of delhi in real time conditions.
770	RQ91796	OCC_194	cpcc1_sd	BUS	220KV BUS 3 AT MANDOLA(PG)	POWER GRID	D	For Busbar Bay unit retrofit	26/May/2022	08:00	26/May/2022	18:00		PLANNED	Approved	26-May-22	08:00	26-May-22	18:00	subject to consent of delhi in real time conditions.

771	RQ91750	OCC_194	cpcc1_sd	BUS	220KV BUS 2 AT MANESAR(PG)	POWER GRID	D	TESTING VALIDATION OF OPERATION AFTER SCADA UPGRADATION WORK	25/May/2022	15:15	25/May/2022	17:00	220 KV BAY 206 BUS COUPLER along with 220 kv BUS 1 and Bus 2 at GIS Manesar s/s	PLANNED	Approved	25-May-22	15:15	25-May-22	17:00	
772	RQ91749	OCC_194	cpcc1_sd	BUS	220KV BUS 1 AT MANESAR(PG)	POWER GRID	D	TESTING VALIDATION OF OPERATION AFTER SCADA UPGRADATION WORK	25/May/2022	15:15	25/May/2022	17:00	220 KV BAY 206 BUS COUPLER along with 220 kv BUS 1 and Bus 2 at GIS Manesar s/s	PLANNED	Approved	25-May-22	15:15	25-May-22	17:00	
773	RQ91949	OCC_194	cpcc2_sd	BUS	220KV BUS 2 AT LUDHIANA(PG)	POWER GRID	D	To attend hotspots	25/May/2022	09:00	25/May/2022	17:00	Kindly Approve.	PLANNED	Approved	25-May-22	09:00	25-May-22	17:00	
774	RQ91948	OCC_194	cpcc2_sd	BUS	220KV BUS 1 AT LUDHIANA(PG)	POWER GRID	D	To attend hotspots	24/May/2022	09:00	24/May/2022	17:00	Kindly Approve.	PLANNED	Approved	24-May-22	09:00	24-May-22	17:00	
775	RQ91799	OCC_194	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)	POWER GRID	D	Retrofitment of existing 20589B Isolator By DTL	21/May/2022	08:00	21/May/2022	18:00		PLANNED	Approved	21-May-22	08:00	21-May-22	18:00	subject to consent of delhi in real time conditions.
776	RQ91707	OCC_194	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 4	POWER GRID	D	For 219 bay charging related construction work	20/May/2022	16:00	20/May/2022	23:00	220 kv Main Bus-I & II in section 2 at Bhadla II	PLANNED	Approved	20-May-22	19:00	20-May-22	23:00	May be given from 19:00 Hrs
777	RQ91706	OCC_194	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 3	POWER GRID	D	For 219 bay charging related construction work	20/May/2022	16:00	20/May/2022	23:00	220 kv Main Bus-I & II in section 2 at Bhadla II	PLANNED	Approved	20-May-22	19:00	20-May-22	23:00	May be given from 19:00 Hrs
778	RQ91705	OCC_194	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 2	POWER GRID	D	For construction work of incoming 400KV ICT -1 bay charging	19/May/2022	16:00	19/May/2022	23:00	220 kv Main Bus-I & II in section 1 at Bhadla II	PLANNED	Approved	19-May-22	19:00	19-May-22	23:00	May be given from 19:00 Hrs
779	RQ91704	OCC_194	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 1	POWER GRID	D	For construction work of incoming 400KV ICT -1 bay charging	19/May/2022	16:00	19/May/2022	23:00	220 kv Main Bus-I & II in section 1 at Bhadla II	PLANNED	Approved	19-May-22	19:00	19-May-22	23:00	May be given from 19:00 Hrs

780	RQ91591	OCC_194	cpcc2_sd	BUS	220KV BUS 4 AT HAMIRPUR(PG)	POWER GRID	D	For verification of Zone Tripping Logic of Bus-IV .	19/May/2022	15:00	19/May/2022	18:00	Kindly Approve.	PLANNED	Approved	19-May-22	15:00	19-May-22	18:00	
781	RQ91590	OCC_194	cpcc2_sd	BUS	220KV BUS 3 AT HAMIRPUR(PG)	POWER GRID	D	For verification of Zone Tripping Logic of Bus-III.	19/May/2022	11:00	19/May/2022	13:00	Kindly Approve.	PLANNED	Approved	19-May-22	11:00	19-May-22	13:00	
782	RQ91589	OCC_194	cpcc2_sd	BUS	220KV BUS 2 AT HAMIRPUR(PG)	POWER GRID	D	For verification of Zone Tripping Logic of Bus-II .	18/May/2022	11:00	18/May/2022	16:00	Kindly Approve.	PLANNED	Approved	18-May-22	11:00	18-May-22	16:00	
783	RQ91887	OCC_194	cpcc3_sd	BUS	220KV BUS 2 AT SOHAWAL(PG)	POWER GRID	D	AMP work	11/May/2022	10:00	11/May/2022	18:00		PLANNED	Approved	11-May-22	10:00	11-May-22	18:00	
784	RQ91886	OCC_194	cpcc3_sd	BUS	220KV BUS 1 AT SOHAWAL(PG)	POWER GRID	D	AMP work	10/May/2022	10:00	10/May/2022	18:00		PLANNED	Approved	10-May-22	10:00	10-May-22	18:00	
785	RQ91724	OCC_194	cpcc1_sd	BUS	220 KV FATEHGARH_I(PG) - BUS 4	POWER GRID	D	For construction related works TBC Bay Commissioning	06/May/2022	16:00	11/May/2022	23:00		PLANNED	Approved	06-May-22	19:00	11-May-22	23:00	May be given from 19:00 Hrs;No generation evacuation constraint as confirmed by PG
786	RQ91726	OCC_194	cpcc1_sd	BUS	220 KV FATEHGARH_I(PG) - BUS 2	POWER GRID	D	For construction related works TBC Bay Commissioning	06/May/2022	16:00	11/May/2022	23:00		PLANNED	Approved	06-May-22	19:00	11-May-22	23:00	May be given from 19:00 Hrs;No generation evacuation constraint as confirmed by PG
787	RQ91925	OCC_194	cpcc2_sd	BUS	220KV BUS 2 AT NALLAGARH(PG)	POWER GRID	D	For AMP Works	06/May/2022	09:00	06/May/2022	17:00	Kindly Approve.	PLANNED	Approved	06-May-22	09:00	06-May-22	17:00	
788	RQ91924	OCC_194	cpcc2_sd	BUS	220KV BUS 1 AT NALLAGARH(PG)	POWER GRID	D	For AMP Works	05/May/2022	09:00	05/May/2022	17:00	Kindly Approve.	PLANNED	Approved	05-May-22	09:00	05-May-22	17:00	
789	RQ91729	OCC_194	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 4	POWER GRID	D	For AMP work	04/May/2022	08:00	05/May/2022	18:00		PLANNED	Approved	04-May-22	19:00	05-May-22	18:00	May be given from 19:00 Hrs
790	RQ91152	OCC_194	cpcc3_sd	BUS	220KV BUS 1 AT ALLAHABAD(PG)	POWER GRID	D	FOR ISOLATOR ALIGNMENT OF BUS A ISOLATORS OF 206 BAY & 207 BAY	02/May/2022	10:00	02/May/2022	18:00		PLANNED	Approved	02-May-22	10:00	02-May-22	18:00	

791	RQ91378	OCC_194	cpcc3_sd	BUS	220KV BUS 2 AT SITARGANJ(PG)	POWER GRID	D	AMP work	02/May/2022	09:00	02/May/2022	18:00		PLANNED	Approved	02-May-22	09:00	02-May-22	18:00	
792	RQ91728	OCC_194	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 3	POWER GRID	D	For AMP work	02/May/2022	08:00	03/May/2022	18:00		PLANNED	Approved	02-May-22	19:00	03-May-22	18:00	May be given from 19:00 Hrs
793	RQ91725	OCC_194	cpcc1_sd	BUS	220 KV FATEHGARH_I(PG) - BUS 1	POWER GRID	D	For construction related works TBC Bay Commissioning	01/May/2022	16:00	05/May/2022	23:00		PLANNED	Approved	01-May-22	19:00	05-May-22	23:00	May be given from 19:00 Hrs;No generation evacuation constraint as confirmed by PG
794	RQ91727	OCC_194	cpcc1_sd	BUS	220 KV FATEHGARH_I(PG) - BUS 3	POWER GRID	D	For construction related works TBC Bay Commissioning	01/May/2022	16:00	05/May/2022	23:00		PLANNED	Approved	01-May-22	19:00	05-May-22	23:00	May be given from 19:00 Hrs;No generation evacuation constraint as confirmed by PG
795	RQ91940	OCC_194	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)	POWER GRID	D	"Installation of Polymer Post Insulator for maintaining Clearance "	01/May/2022	09:00	01/May/2022	17:30	Kindly Approve.	PLANNED	Approved	01-May-22	09:00	01-May-22	17:30	
796	RQ91136	OCC_194	antagas_sd	BUS	220KV BUS 1 AT ANTA(NT)	NTPC	D	Annual GT1 Bay Maintenance work Main Bus-1 Isolator checking	10/May/2022	08:00	10/May/2022	18:00	Main Bus 1 shutdown required	PLANNED	Approved	10-May-22	08:00	10-May-22	18:00	
797	RQ91135	OCC_194	antagas_sd	BUS	220KV BUS 2 AT ANTA(NT)	NTPC	C	Annual GT1 Bay Maintenance work for CB testing and Main Bus-2 Isolator checking	09/May/2022	08:00	10/May/2022	18:00	Bus-2 Shutdown required	PLANNED	Approved	09-May-22	08:00	10-May-22	18:00	
798	RQ91342	OCC_194	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	132 KV BALIA(PG)-SIKANDARPUR(UP) (UP) CKT-1	UPPTCL	D	Insulator string replacement in s/s	10/May/2022	09:00	10/May/2022	18:00		PLANNED	Approved	10-May-22	09:00	10-May-22	18:00	
799	RQ91343	OCC_194	cpcc3_sd	AC TRANS MISSION LINE CIRCUIT	132 KV BALIA(PG)-BANSDIH(UP) (UP) CKT-1	UPPTCL	D	Insulator string replacement in s/s	09/May/2022	09:00	09/May/2022	18:00		PLANNED	Approved	09-May-22	09:00	09-May-22	18:00	

800	RQ91946	OCC_194	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	132 KV HIRANAGAR(PDD)-SEWA_2(NH)(PG) CKT-2	POWER GRID	D	For tightening of Arcing Horn of all towers.	09/May/2022	10:00	19/May/2022	18:00	Kindly Approve.	PLANNED	Approved	09-May-22	10:00	19-May-22	18:00	
801	RQ91945	OCC_194	cpcc2_sd	AC TRANS MISSION LINE CIRCUIT	132 KV HIRANAGAR(PDD)-SEWA_2(NH)(PG) CKT-1	POWER GRID	D	For tightening of Arcing Horn of all towers.	09/May/2022	10:00	19/May/2022	18:00	Kindly Approve.	PLANNED	Approved	09-May-22	10:00	19-May-22	18:00	
802	RQ91379	OCC_194	cpcc3_sd	BUS	132 KV SITARGANJ(PG) - BUS 1	POWER GRID	D	AMP work	01/May/2022	09:00	01/May/2022	18:00		PLANNED	Approved	01-May-22	09:00	01-May-22	18:00	
803	RQ91599	OCC_194	cpcc2_sd	BR/BSR/MSC/M SR	25 MVAR BUS REACTOR NO 2 AT 220 KV JALANDHAR(PG)	POWER GRID	D	OIL SAMPLING OF NEW ELEMENT CT	04/May/2022	12:00	04/May/2022	13:00	Kindly Approve.	PLANNED	Approved	04-May-22	12:00	04-May-22	13:00	
804	RQ91598	OCC_194	cpcc2_sd	BR/BSR/MSC/M SR	25 MVAR BUS REACTOR NO 1 AT 220 KV JALANDHAR(PG)	POWER GRID	D	OIL SAMPLING OF NEW ELEMENT CT	04/May/2022	10:00	04/May/2022	11:00	Kindly Approve.	PLANNED	Approved	04-May-22	10:00	04-May-22	11:00	
805	RQ91881	OCC_194	cpcc1_sd	BAY	203 MAIN BAY - 400/220 KV 315 MVA ICT 3 AT BAWANA(DV) (POWERGRID)	POWER GRID	C	ABB BREAKER OVERHAULLING	23/May/2022	08:00	30/May/2022	18:00		PLANNED	Approved	23-May-22	08:00	30-May-22	18:00	

806	RQ91877	OCC_194	cpcc1_sd	BAY	212 MAIN BAY - 220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1 AT DEBARI(RS)	POWER GRID	C	OVERHAULING OF MAIN BAY CIRCUIT BREAKER ,LINE REMAIN IN SERVICE THROUGH TRANSFER BUS CIRCUIT BREAKER AT DEBARI END/ RRVPNL DEBARI (UDAIPUR) AUTORECLOSE WILL BE OUT OF SERVICE DURING LINE REMAIN IN SERVICE WITH TRANSFER BUS CB	23/May/2022	08:00	28/May/2022	18:00		PLANNED	Approved	23-May-22	08:00	28-May-22	18:00	
807	RQ91876	OCC_194	cpcc1_sd	BAY	208 MAIN BAY - 220 KV RAPS_B(NP)-CHITTORGAR H(RS) (PG) CKT-1 AT CHITTORGAR H(RS)	POWER GRID	C	OVERHAULING OF MAIN BAY CIRCUIT BREAKER ,LINE REMAIN IN SERVICE THROUGH TRANSFER BUS CIRCUIT BREAKER AT CHITTORGARH END/ RRVPNL (CHANDERIYA) AUTORECLOSE WILL BE OUT OF SERVICE DURING LINE REMAIN IN SERVICE WITH TRANSFER BUS CB	16/May/2022	08:00	21/May/2022	18:00		PLANNED	Approved	16-May-22	08:00	21-May-22	18:00	

808	RQ91875	OCC_194	cpcc1_sd	BAY	209 MAIN BAY - 220 KV RAPS_B(NP)-CHITTORGAR H(RS) (PG) CKT-2 AT CHITTORGAR H(RS)	POWER GRID	C	OVERHAULING OF MAIN BAY CIRCUIT BREAKER ,LINE REMAIN IN SERVICE THROUGH TRANSFER BUS CIRCUIT BREAKER AT CHITTORGARH END/ RRVPNL (CHANDERIYA) AUTORECLOSE WILL BE OUT OF SERVICE DURING LINE REMAIN IN SERVICE WITH TRANSFER BUS CB	09/May/2022	08:00	14/May/2022	18:00		PLANNED	Approved	09-May-22	08:00	14-May-22	18:00	
809	RQ91930	OCC_194	cpcc2_sd	SVC/STATCOM	STATCOM No 1(-100/+100MV AR) at 400 KV Nallagarh(PG)	POWER GRID	D	Yearly AMP works of STATCOM I&II, coupling Transformer, ZigZag Transformer, Auxiliary Transformer, MV Bus, and its auxiliaries etc.	12/May/2022	09:00	12/May/2022	17:00	Kindly Approve.	PLANNED	Approved	12-May-22	09:00	12-May-22	17:00	
810	RQ91931	OCC_194	cpcc2_sd	SVC/STATCOM	STATCOM No 2(-100/+100MV AR) at 400 KV Nallagarh(PG)	POWER GRID	D	Yearly AMP works of STATCOM I&II, coupling Transformer, ZigZag Transformer, Auxiliary Transformer, MV Bus, and its auxiliaries etc.	12/May/2022	09:00	12/May/2022	17:00	Kindly Approve.	PLANNED	Approved	12-May-22	09:00	12-May-22	17:00	
811	RQ91928	OCC_194	cpcc2_sd	SVC/STATCOM	STATCOM No 1(-100/+100MV AR) at 400 KV Nallagarh(PG)	POWER GRID	D	Yearly AMP works of STATCOM I&II, coupling Transformer, ZigZag Transformer, Auxiliary Transformer, MV Bus, and its auxiliaries etc.	11/May/2022	09:00	11/May/2022	17:00	Kindly approve	PLANNED	Approved	11-May-22	09:00	11-May-22	17:00	

812	RQ91929	OCC_194	cpcc2_sd	SVC/STATCOM	STATCOM No 2(-100/+100MV AR) at 400 KV Nallagarh(PG)	POWER GRID	D	Yearly AMP works of STATCOM I&II, coupling Transformer, ZigZag Transformer, Auxiliary Transformer, MV Bus, and its auxiliaries etc.	11/May/2022	09:00	11/May/2022	17:00	Kindly approve	PLANNED	Approved	11-May-22	09:00	11-May-22	17:00	
813	RQ91926	OCC_194	cpcc2_sd	SVC/STATCOM	STATCOM No 1(-100/+100MV AR) at 400 KV Nallagarh(PG)	POWER GRID	D	Yearly AMP works of STATCOM I&II, coupling Transformer, ZigZag Transformer, Auxiliary Transformer, MV Bus, and its auxiliaries etc.	10/May/2022	09:00	10/May/2022	18:00	For AMP Works	PLANNED	Approved	10-May-22	09:00	10-May-22	18:00	
814	RQ91927	OCC_194	cpcc2_sd	SVC/STATCOM	STATCOM No 2(-100/+100MV AR) at 400 KV Nallagarh(PG)	POWER GRID	D	Yearly AMP works of STATCOM I&II, coupling Transformer, ZigZag Transformer, Auxiliary Transformer, MV Bus, and its auxiliaries etc.	10/May/2022	09:00	10/May/2022	18:00	For AMP Works	PLANNED	Approved	10-May-22	09:00	10-May-22	18:00	

Outages proposed in other RPCs requiring NRPC approval

SI No	outages proposed in	Name of Requesting Agency	Name of Elements	From		To		Basis	Reason	Remarks (If Any)	S/d Status	NRPC Remarks
1	WRPC	MPSEB	220KV-MALANPUR-AURIYA-1	5/May/22	9:00	5/May/22	17:00	D	FOR LINE MAINTENANCE WORK		approved	subject to NTPC consent
2	WRPC	MPSEB	220KV-MEHGAON-AURIYA-1	10/May/22	9:00	10/May/22	17:00	D	FOR LINE MAINTENANCE WORK		approved	subject to NTPC consent
3	WRPC	MPSEB	220KV-NEPANIYA-BHANPURA-1	11/May/22	8:00	11/May/22	18:00	D	FOR LINE MAINTENANCE WORK		approved	Rajasthan gave consent
4	WRPC	MPSEB	132KV-SABALGARH-SHEOPUR + TAP TO KANDHAR	17/May/22	9:00	17/May/22	17:00	D	FOR LINE MAINTENANCE WORK		approved	Rajasthan gave consent
5	WRPC	MPSEB	220KV-BHANPURA-MODAK-1	19/May/22	8:00	19/May/22	18:00	D	FOR LINE MAINTENANCE WORK	NR drawal restriction required up to 150 MW(max)	approved	Rajasthan drawal restriction required up to 150 MW(max). Subject to rajasthan consent
6	WRPC	MPSEB	220KV-SUWASARA-NEPANIYA-1	21/May/22	8:00	21/May/22	18:00	D	FOR LINE MAINTENANCE WORK	NR drawal restriction required up to 150 MW(max)	approved	Rajasthan drawal restriction required up to 150 MW(max). Subject to rajasthan consent
7	WRPC	MPSEB	220KV-SUWASARA-BHANPURA-1	24/May/22	8:00	24/May/22	18:00	D	FOR LINE MAINTENANCE WORK	NR drawal restriction required up to 150 MW(max)	approved	Rajasthan drawal restriction required up to 150 MW(max). Subject to rajasthan consent
8	WRPC	MPSEB	220KV-BHANPURA-RANPUR	27/May/22	8:00	27/May/22	18:00	D	FOR LINE MAINTENANCE WORK	NR drawal restriction required up to 150 MW(max)	approved	Rajasthan drawal restriction required up to 150 MW(max). Subject to rajasthan consent

Scheduled Outage Proposal for May 2022 - NRPC System												
S.No.	Voltage	Line/Equipment Names as per NRLDC Nomenclature	From Date	From Time	To Date	To Time	Basis	Reason	System	Agency	S/d Status	OCC Remarks
1	500KV	500 KV HVDC MAHINDERGARH(APL)-ADANI MUNDRA(APL) (ATIL) CKT-1	1/May/22	8:00	31/May/22	18:30	Daily	HOTLINE WASHING WORK. No outage required. Work will be carried out online.	ATIL-ADANI	ATIL-ADANI	approved	
2	500KV	500 KV HVDC MAHINDERGARH(APL)-ADANI MUNDRA(APL) (ATIL) CKT-2	1/May/22	8:00	31/May/22	18:30	Daily	HOTLINE WASHING WORK. No outage required. Work will be carried out online.	ATIL-ADANI	ATIL-ADANI	approved	
3	500KV	500 KV HVDC MAHINDERGARH(APL)-ADANI MUNDRA(APL) (ATIL) CKT-2	15/May/22	8:00	31/May/22	18:30	Daily	OPGW REPLACEMENT WORK (replacement of old earthwire with OPGW). No outage required. Work will be carried out in RVO block mode.	ATIL-ADANI	ATIL-ADANI	approved	no power order restriction

Proposed Shutdown for the Month of May, 2022

Not Found in Portal

S.No.	Detail of transmission element		Category to which transmission element belong (A/B/C)	Date		Timings		Purpose	Daily/Continuous basis	S/d Status	OCC Remarks
	Voltage level	Name		From	To	From	To				
1	400 kV	400KV Bus Transfer Bay at Bareilly	A	23.05.2022	23.05.2022	9:00	17:00:00 PM	for preventive maintenace	Daily	approved	

FORMAT I(A): REQUEST FOR TRANSMISSION ELEMENT OUTAGE TO RPC																
(SHUTDOWNS)																
INDENTING AGENCY		PGCIL, CPCC (NR-III),Lucknow			FOR THE MONTH		MAY'22		REASON	DATE		DD:MM:YYYY		Remarks	S/d Status	OCC Remarks
S.N.	NAME OF REQUESTING AGENCY	LINE DETAILS								PROPOSED DATE AND TIME						
		VOLT LEVEL (KV)	FROM S/S	TO S/S	OWNER	CKT ID	INTER/ INTRA REGION	DAILY/ CONTINUOUS		FROM		TO				
										DATE	TIME	DATE	TIME			
1	POWERGRID, NR3	765kv	Varanasi	Fatehpur	POWER GRID	1	INTRA	CONTINUOUS	Diversion work due to construction of Ganga expressway of UPEIDA	5/10/2022	8:00	5/19/2022	19:00	approved	subject to availability of all other 765 & 400 kv lines in ER-NR corridor	
2	POWERGRID, ER1	400 KV	CHANDWA	NEW RANCHI	POWER GRID	1	INTRA	DAILY	REPLACEMENT OF INSULATORS DAMAGED BY MISCREANTS BY ER1.	5/12/2022	9:00	5/12/2022	17:00	approved	ATC Curtailment of 300 MW.	
3	POWERGRID, ER1	400 KV	CHANDWA	NEW RANCHI	POWER GRID	2	INTRA	DAILY	A/R- NON AUTO MODE TO FACILITATE S/D WORK OF OTHER CKT. ON SAME TOWERS BY ER1.	5/12/2022	9:00	5/12/2022	17:00	approved		
4	POWERGRID, ER1	400 KV	CHANDWA	NEW RANCHI	POWER GRID	2	INTRA	DAILY	REPLACEMENT OF INSULATORS DAMAGED BY MISCREANTS BY ER1.	5/5/2022	9:00	5/5/2022	17:00	approved	ATC Curtailment of 300 MW.	
5	POWERGRID, ER1	400 KV	CHANDWA	NEW RANCHI	POWER GRID	1	INTRA	DAILY	A/R- NON AUTO MODE TO FACILITATE S/D WORK OF OTHER CKT. ON SAME TOWERS BY ER1.	5/5/2022	9:00	5/5/2022	17:00	approved		
6	POWERGRID, ER1	400 KV	CHANDWA	GAYA	POWER GRID	1	INTRA	DAILY	FOR ERECTION OF AP 01 TOWER (CHANDWA TO ESSAR LINE)	5/21/2022	8:00	5/21/2022	18:00	approved	ATC Curtailment of 400 MW.	
7	POWERGRID, WR2	765KV	ORAI	GWALIOR	POWER GRID	1	INTER	DAILY	FOR PRESUMMER PREPAREDNESS WORK BY WR2. DIA TO BE KEPT OPENED. A/R OF 765KV SATNA-ORAI AND 765KV SATNA-GWALIOR TO BE KEPT IN NON AUTO MODE.	5/26/2022	8:00	5/26/2022	19:00	approved		
8	POWERGRID, WR2	765KV	ORAI	SATNA	POWER GRID	1	INTER	DAILY	A/R OF 765KV SATNA-ORAI AND 765KV SATNA-GWALIOR TO BE KEPT IN NON AUTO MODE. TO FACILITATE PRESUMMER PREPAREDNESS WORK 765KV ORAI-GWALIOR CKT I BY WR2 .	5/26/2022	8:00	5/26/2022	17:00	approved	subject to real time consent of UP. May be availed on Sunday.	

FORMAT I(B): REQUEST FOR BUS,BAY,ICTs,FACTS,FSCs,SVCs etc OUTAGE TO RPC															
(PLANNED SHUT DOWNS)															
INDENTING AGENCY		PGCIL, CPCC (NR-III), LUCKNOW			FOR THE MONTH of May '22		DATE		DD:MM:YYYY		Remarks	S/d Status	OCC Remarks		
S.N	NAME OF REQUESTING AGENCY	EQUIPMENT DETAILS							PROPOSED DATE AND TIME						
		VOLT LEVEL (KV)	NAME OF ELEMENTS (ICT, B/R, SVC, Bays, etc)	OWNER	INTER/ INTRA REGION	DAILY / CONTINUOUS	Reason	FROM		TO					
								DATE	TIME	DATE				TIME	

1	POWERGRID, ER1	400KV	Line Reactor of 400 KV SASARAM - ALLAHABAD LINE AT SASARAM	POWERGRID	INTER	CONTINUOUS	Overhauling of Y phase Pole of L/R CB BY ER1	5/9/2022	9:00	5/11/2022	18:00	approved	To be clubbed with over-head crossing work (2nd & 3rd May.)
2	POWERGRID, NR3	765KV	704 Main Bay of 765KV Varanasi Line #2 at Kanpur GIS	POWERGRID	INTRA	Daily	AMP works	5/6/2022	9:00	5/6/2022	17.00 hrs	approved	
3	POWERGRID, NR3	220	220KV Bus-1 at Fatehpur	POWERGRID	INTRA	Daily	Pole, BPI erection and Jumpering work for new Bay construction (201 and 215) at 765KV Fatehpur ss.	24.05.2022	9:00	24.05.2022	18:00	approved	subject to UP consent
4	POWERGRID, NR3	220	220KV Bus-2 at Fatehpur	POWERGRID	INTRA	Daily	Pole, BPI erection and Jumpering work for new Bay construction (201 and 215) at 765KV Fatehpur ss.	25.05.2022	9:00	25.05.2022	18:00	approved	subject to UP consent

POWERGRID NORTHERN REGION-II

SUBJECT :- Additional S/D REQUEST FOR TRANSMISSION ELEMENTS PERTAINING TO NR2 for 194th OCC MEETING

S.N.	Details of Transmission Element		Category of element	DURATION				Daily/ Continuous	Reason	S/d Status	OCC Remarks
	Voltage level (KV)	NAME OF THE ELEMENT AND SUBSTATION		FROM		TO					
				DATE	TIME	DATE	TIME				
Kishenpur SS	220 KV	KISHENPUR-SARNA Line -1	A	09.05.2022	9:00	10.05.2022	18:00	Daily	AMP Work and Rectification of TowerPeak at Loc No LOC-3 & 24 & rectification of Vibration Dampers.	approved	subject to punjab
Kishenpur SS	220 KV	KISHENPUR-SARNA Line -2	A	09.05.2022	9:00	10.05.2022	18:00	Daily	AMP Work and Rectification of TowerPeak at Loc No LOC-3 & 24 & rectification of Vibration Dampers.	approved	subject to punjab
Kishenpur SS	220 KV	Udhampur SARNA Line -2 JKPTCL Line	A	09.05.2022	9:00	10.05.2022	18:00	Daily	Rectification of TowerPeak at Loc No LOC-3 & 24. Line Crossing.	approved	subject to J&K consent.
Malerkotla SS	400KV	ICT-3	A	23.05.2022	8:00	24.05.2022	18:00	Continuous	Overhauling of 200 KV CB. AMP of 400 & 220 KV bays and modification Digital interface (New process bus instruments) wirings.	approved	subject to real time ICT loading

**LIST OF ADDITIONAL SHUTDOWNS PROPOSED FOR APPROVAL IN OCC-194 MEETING
(PLANNED SHUTDOWNS)**

FROM: Sr.DGM-CPCC, New Delhi
DATE: 13/04/22

TO : SE(OPN), NRPC, N DELHI
Copy: Sr.GM (SO-1), NRLDC

Following Additional S/D are required during the month of MAY, 2022 for 194th OCC. Kindly accord your approval so that site mobilisation may be arranged accordingly.

S.No.	ELEMENTS	OWNER	MODE	DURATION				PURPOSE	Remarks	S/d Status	OCC Remarks
				FROM		TO					
				DATE	TIME	DATE	TIME				
400kV/220kV Lines											
1	400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-2	PGCIL	DAILY	04.05.2022	9:00	14.05.2022	18:00	Tightening of OPGW wire to improve clearance between conductor and OPGW in Ckt -1	Only Non auto mode	approved	
2	220 KV RAPS_B(NP) DEBARI (RS) (PG) CKT # LINE	PGCIL	DAILY	26.05.2022	9:00	28.05.2022	18:00	Insertion of one additional glass disk (120KN)in existing suspension string of 220kv Rapp-Debari TL		approved	subject to rajasthan consent
3	220KV D/C SURATGARH-RATANGARH D/C TL	RVPNL	DAILY	30.05.2022	8:00	31.05.2022	18:00	STRINGING WORK FOR POWER LINE CROSSING OF EXISTING STATE OWNED 220KV D/C SURATGARH-RATANGARH D/C TL BY UNDER CONSTRUCTION TBCB TL 400KV BIKANER II KHETRI 2*D/C LINE(TWIN HTLS) PART-II. (SPAN AP62 & AP 63)		approved	subject to rajasthan consent
4	132KV S/C SARDARSHAHAR -RATANGARH TL	RVPNL	DAILY	23.05.2022	8:00	24.05.2022	18:00	STRINGING WORK FOR POWER LINE CROSSING OF EXISTING STATE OWNED 132KV S/C SARDARSHAHAR RATANGARH TL BY UNDER CONSTRUCTION TBCB TL 400KV BIKANER II KHETRI 2*D/C LINE(TWIN HTLS) PART-II. (SPAN AP61 & AP 62)		approved	subject to rajasthan consent
5	132KV S/C CHURU -RATANGARH TL	RVPNL	DAILY	16.05.2022	8:00	17.05.2022	18:00	STRINGING WORK FOR POWER LINE CROSSING OF EXISTING STATE OWNED 132KV S/C CHURU RATANGARH TL BY UNDER CONSTRUCTION TBCB TL 400KV BIKANER II KHETRI 2*D/C LINE(TWIN HTLS) PART-II. (SPAN AP69 & AP 70)		approved	subject to rajasthan consent
400KV/220KV Bus											
1	400KV Bus-1 Neemrana	PGCIL	DAILY	09.05.2022	8:00:00	10.05.2022	18:00	400KV Sikar2- Neemrana bay extension commissioning work at Neemrana		approved	CEA clerance/fulfillment of FTC formalities if required
2	400KV Bus-2 Neemrana	PGCIL	DAILY	11.05.2022	8:00:00	12.05.2022	18:00	400KV Sikar2- Neemrana bay extension commissioning work at Neemrana		approved	CEA clerance/fulfillment of FTC formalities if required
3	400KV Bus-2 at Bhadla-2	PGCIL	DAILY	20.04.2022	17:00	20.04.2022	23:00	Shutdown required for commissioning of 2nd 500MVA, 400/220kV ICT V (HV:444; IV:222)		approved	
4	400KV Bus-2 at Bhadla-2	PGCIL	DAILY	28.04.2022	17:00	29.04.2022	23:00	Shutdown required for commissioning of 400kV Main bay 441 for upcoming 400kV S/C Line for 550MW NTPC Solar Park (Shambhu ki Bhuri)		approved	
400/220kV Bays											
1	220KV BUS SECTIONLIZER -1 BAY 215 at Bhadla	PGCIL	DAILY	05.05.2022	19:00	06.05.2022	04:00	FOR AMP WORK		approved	
2	220KV BUS SECTIONLIZER -2 BAY 216 at Bhadla	PGCIL	DAILY	06.05.2022	19:00	07.05.2022	04:00	FOR AMP WORK		approved	
3	400KV future line M/BAY 424 at Fatehgarh-2 S/s	PGCIL	DAILY	01.05.2022	17:00	05.05.2022	5:00	For construction of 400 kV Fatehgarh-3 line		approved	CEA clerance/fulfillment of FTC formalities if required
4	400KV future line T/BAY 423 at Fatehgarh-2 S/s	PGCIL	DAILY	01.05.2022	17:00	05.05.2022	5:00	For construction of 400 kV Fatehgarh-3 line		approved	CEA clerance/fulfillment of FTC formalities if required