

Proposed Outage Program of 195th OCC meeting of NRPC																
Sr No	Reference Number	OCC Number	Name of Requesting Agency	Element Type	Element Name	Owner	Daily/Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	Request Type	Shutdown Status	NLDC/RLDC Comments
1	RQ94130	OCC_195	antagas_sd	GENERATING UNIT	88.71 MW ANTA GPS - UNIT 3	NTPC	C	Planned Outage of Gas Turbine-3 Minor Inspection (12000 VOH)	06/Jun/2022	00:00	12/Jun/2022	00:00	GT3 Minor Inspection A Type (12000 VOH) to be carried out as per OEM recommendation	PLANNED	Requested	
2	RQ94413	OCC_195	ntpcnr_sd	GENERATING UNIT	660 MW TANDA TPS - UNIT 5	NTPC	C	FGD Commissioning as per MOEF Target	01/Jun/2022	00:00	10/Jun/2022	18:00	10 days s/d required in May 22: from 20-25 th may any time	PLANNED	Requested	
3	RQ94111	OCC_195	ntpcnr_sd	GENERATING UNIT	210 MW UNCHAHAR II TPS - UNIT 1	NTPC	C	Boiler + Turbine- RLA of turbine components+ Generator	11/Jun/2022	00:00	15/Jul/2022	23:00		PLANNED	Requested	
4	RQ94110	OCC_195	ntpcnr_sd	GENERATING UNIT	200 MW SINGRAULI STPS - UNIT 1	NTPC	C	Boiler + Gen + LPT + All Bearings inspection	11/Jun/2022	00:00	20/Jul/2022	23:59	Poor Unit operating condition	PLANNED	Requested	
5	RQ94109	OCC_195	ntpcnr_sd	GENERATING UNIT	111.19 MW AURAIYA GPS - UNIT 2	NTPC	C	WHRB-2: Mandatory Boiler license renewal	03/Jun/2022	00:00	03/Jun/2022	23:59		PLANNED	Requested	
6	RQ94097	OCC_195	meja_sd	GENERATING UNIT	660 MW MEJA TPS - UNIT 1	UPPTCLNTPC	C	BOILER LICENSE RENEWAL	01/Jun/2022	00:00	04/Jun/2022	23:59	HYDRO TEST FOR RENEWAL	PLANNED	Requested	
7	RQ94108	OCC_195	tehri_sd	GENERATING UNIT	250 MW TEHRI HPS - UNIT 3	THDC	C	Annual Maintenance	05/Jun/2022	09:00	05/Jul/2022	00:00		PLANNED	Requested	
8	RQ94173	OCC_195	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-1		C	Transmission Line Diversion work due to construction of Gorakhpur Link Expressway by UPEIDA	20/Jun/2022	08:00	26/Jun/2022	18:00		PLANNED	Requested	
9	RQ94174	OCC_195	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-2		C	Transmission Line Diversion work due to construction of Gorakhpur Link Expressway by UPEIDA	20/Jun/2022	08:00	26/Jun/2022	18:00		PLANNED	Requested	
10	RQ94366	OCC_195	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-2	POWERGRID	D	Construction of 765kV Loop In Line(under PMSTL TBCB project)	15/Jun/2022	08:00	15/Jun/2022	18:00	Span :LI 20/0-21/0 stringing work	PLANNED	Requested	
11	RQ94365	OCC_195	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-1	POWERGRID	D	Construction of 765kV Loop In Line(under PMSTL TBCB project)	15/Jun/2022	08:00	15/Jun/2022	18:00	Span :LI 20/0-21/0 stringing work	PLANNED	Requested	
12	RQ94367	OCC_195	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-3	POWERGRID	D	Construction of 765kV Loop In Line(under PMSTL TBCB project)	15/Jun/2022	08:00	15/Jun/2022	18:00	Span :LI 20/0-21/0 stringing work	PLANNED	Requested	
13	RQ94368	OCC_195	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-4	POWERGRID	D	Construction of 765kV Loop In Line(under PMSTL TBCB project)	15/Jun/2022	08:00	15/Jun/2022	18:00	Span :LI 20/0-21/0 stringing work	PLANNED	Requested	
14	RQ94170	OCC_195	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-2	POWERGRID	C	Actual S/D required from 25.05.22 to 30.05.22 for Transmission Line Diversion Work due to construction of Rail network of Jawaharpur Thermal Power Project	01/Jun/2022	08:00	06/Jun/2022	18:00		PLANNED	Requested	
15	RQ94169	OCC_195	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-1	POWERGRID	C	Actual S/D required from 25.05.22 to 30.05.22 for Transmission Line Diversion Work due to construction of Rail network of Jawaharpur Thermal Power Project	01/Jun/2022	08:00	06/Jun/2022	18:00		PLANNED	Requested	
16	RQ94171	OCC_195	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-3	POWERGRID	C	Actual S/D required from 25.05.22 to 30.05.22 for Transmission Line Diversion Work due to construction of Rail network of Jawaharpur Thermal Power Project	01/Jun/2022	08:00	06/Jun/2022	18:00		PLANNED	Requested	
17	RQ94172	OCC_195	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-4	POWERGRID	C	Actual S/D required from 25.05.22 to 30.05.22 for Transmission Line Diversion Work due to construction of Rail network of Jawaharpur Thermal Power Project	01/Jun/2022	08:00	06/Jun/2022	18:00		PLANNED	Requested	
18	RQ93937	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2	POWERGRID	D	REPLACEMENT of CIRCUIT BREAKER CONTROL CABLE FROM KIOSK TO Line reactor CB -MB	29/Jun/2022	10:00	29/Jun/2022	14:00	The breaker control cable used for circuit breaker control & supervision purpose found low megger value and number of times DC earth fault also observed in the 220 Volt DC source - 1 , the spare core available all has been used. Hence cable need to be replaced for that purpose shutdown required of said Line / Ckt -2.	PLANNED	Requested	
19	RQ94334	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHPUR-SASARAM (PG) CKT-1	POWERGRID	C	Transmission Line Diversion work due to construction of Ganga Expressway by UPEIDA	21/Jun/2022	08:00	30/Jun/2022	18:00		PLANNED	Requested	
20	RQ93947	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1	POWERGRID	C	FOR NHAI diversion work	15/Jun/2022	08:00	25/Jun/2022	18:00		PLANNED	Requested	
21	RQ94199	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-2	POWERGRID	D	AMP work	14/Jun/2022	09:00	14/Jun/2022	18:00		PLANNED	Requested	
22	RQ94346	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-2	POWERGRID	D	A/R to be kept in Non-Auto mode for Tower Strengthening Work by WR2	13/Jun/2022	08:00	20/Jun/2022	18:00		PLANNED	Requested	
23	RQ94347	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-SATNA (PG) CKT-1	POWERGRID	D	FOR SUMMER PREPAREDNESS WORK. A/R off of 765KV Satna-Gwalior & 765KV Gwalior-Orai lines and Dia to be kept open at Both ends by WR2	09/Jun/2022	08:00	09/Jun/2022	18:00		PLANNED	Requested	

24	RQ94350	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-GWALIOR (PG) CKT-1	POWERGRID	D	A/R off of 765KV Satna-Gwalior and 765KV Gwalior-Orai to facilitate summer preparedness work in 765kv Orai - satna Ckt 1 by WR2	09/Jun/2022	08:00	09/Jun/2022	18:00		PLANNED	Requested	
25	RQ94351	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-1	POWERGRID	D	Replacement of Flashed Insulator at Tower location 160,163, 173, Loc 196 by ER1	09/Jun/2022	08:00	10/Jun/2022	18:00		PLANNED	Requested	
26	RQ94345	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-2	POWERGRID	D	LINE AMP FOR ATTENDING SD NATURE DEFECTS. A/R off of Ckt 1 and Dia to be kept open at Both ends by WR2	07/Jun/2022	08:00	08/Jun/2022	18:00		PLANNED	Requested	
27	RQ94348	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-SATNA (PG) CKT-1	POWERGRID	D	A/R off of 765KV Satna-Orai and 765KV Gwalior-Orai to facilitate summer preparedness work by WR2	06/Jun/2022	08:00	06/Jun/2022	18:00		PLANNED	Requested	
28	RQ94349	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-GWALIOR (PG) CKT-1	POWERGRID	D	A/R off of 765KV Satna-Orai and 765KV Gwalior-Orai to facilitate summer preparedness work by WR2	06/Jun/2022	08:00	06/Jun/2022	18:00		PLANNED	Requested	
29	RQ94344	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-1	POWERGRID	D	A/R to be kept in Non-Auto mode for Tower Strengthening Work by WR2	05/Jun/2022	08:00	12/Jun/2022	18:00		PLANNED	Requested	
30	RQ94123	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1	POWERGRID	D	For Line AMP Works. Dia to be kept open at Both ends	04/Jun/2022	08:00	04/Jun/2022	18:00	S/D requested by WR-2	PLANNED	Requested	
31	RQ94342	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-1	POWERGRID	D	LINE AMP FOR ATTENDING SD NATURE DEFECTS. A/R off of Ckt 2 and Dia to be kept open at Both ends by WR2	03/Jun/2022	08:00	03/Jun/2022	18:00		PLANNED	Requested	
32	RQ94341	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-1	POWERGRID	D	LINE AMP FOR ATTENDING SD NATURE DEFECTS. Also Spare Reactor rotation at Jabalpur PS end before 6 months as per CEA guidelines. A/R off of Ckt 2 and Dia to be kept open at Both ends by WR2.	02/Jun/2022	08:00	02/Jun/2022	18:00		PLANNED	Requested	
33	RQ94343	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-2	POWERGRID	D	A/R off on Ckt 2 to facilitate LINE AMP FOR ATTENDING SD NATURE DEFECTS in Ckt 1 by WR2	02/Jun/2022	08:00	03/Jun/2022	18:00		PLANNED	Requested	
34	RQ94332	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BALIA-GAYA (PG) CKT-1	POWERGRID	D	AMP work and Firm upgradation work	01/Jun/2022	09:00	01/Jun/2022	14:00		PLANNED	Requested	
35	RQ94340	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-1	POWERGRID	D	A/R to be kept in non auto mode For OPGW stringing under live line condition (By WR2)	01/Jun/2022	08:00	30/Jun/2022	18:00		PLANNED	Requested	
36	RQ93998	OCC_195	apl_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH(A PL)-ADANI MUNDRA(APL) (ATIL) CKT-1	POWERGRID	D	HOTLINE WASHING WORK. No outage required. Work will be carried out online.	01/Jun/2022	08:00	30/Jun/2022	18:30	HOTLINE WASHING WORK. No outage required. Work will be carried out online.	PLANNED	Requested	
37	RQ93999	OCC_195	apl_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH(A PL)-ADANI MUNDRA(APL) (ATIL) CKT-2	POWERGRID	D	HOTLINE WASHING WORK. No outage required. Work will be carried out online.	01/Jun/2022	08:00	30/Jun/2022	18:30	HOTLINE WASHING WORK. No outage required. Work will be carried out online.	PLANNED	Requested	
38	RQ94000	OCC_195	apl_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH(A PL)-ADANI MUNDRA(APL) (ATIL) CKT-2	POWERGRID	D	OPGW REPLACEMENT WORK (replacement of old earthwire with OPGW). No outage required. Work will be carried out in RVO block mode.	01/Jun/2022	08:00	30/Jun/2022	18:30	OPGW REPLACEMENT WORK (replacement of old earthwire with OPGW). No outage required. Work will be carried out in RVO block mode.	PLANNED	Requested	
39	RQ94355	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-2	POWERGRID	D	For replacement of flashed insulator by ER1	27/Jun/2022	08:00	27/Jun/2022	18:00		PLANNED	Requested	
40	RQ94354	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-1	POWERGRID	D	A/R off on CKT 1 TO FACILITATE SD OF CKT 2 by ER1	27/Jun/2022	08:00	27/Jun/2022	18:00		PLANNED	Requested	
41	RQ94352	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-1	POWERGRID	D	For replacement of flashed insulator by ER1	26/Jun/2022	08:00	26/Jun/2022	18:00		PLANNED	Requested	
42	RQ94353	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-2	POWERGRID	D	A/R off on CKT 2 TO FACILITATE SD OF CKT 1 by ER1	26/Jun/2022	08:00	26/Jun/2022	18:00		PLANNED	Requested	
43	RQ93986	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1	POWERGRID	D	FOR NCRTC diversion work	22/Jun/2022	08:00	22/Jun/2022	18:00	Rectification/replace ment of CC ring and G-Ring at various locations.	PLANNED	Requested	
44	RQ94357	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-1	POWERGRID	C	Transmission line Diversion work due to RVNL by ER1	16/Jun/2022	08:00	30/Jun/2022	18:00		PLANNED	Requested	
45	RQ94358	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-2	POWERGRID	C	Transmission line Diversion work due to RVNL by ER1	16/Jun/2022	08:00	30/Jun/2022	18:00		PLANNED	Requested	
46	RQ94229	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-2	POWERGRID	D	AMP work	13/Jun/2022	08:00	13/Jun/2022	18:00		PLANNED	Requested	
47	RQ94356	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-1	POWERGRID	D	For OPGW installation Work under Strengthening of OPGW Network in ER Project by ER1	01/Jun/2022	08:00	30/Jun/2022	18:00		PLANNED	Requested	
48	RQ93987	OCC_195	indigrd_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-SHUJALPUR(PG) (RTCL) CKT-1	RTCL	C	Shutdown required for diversion work to be carried out by RTCL, because of prestigious Bharatmala project of NHAI	10/Jun/2022	08:00	26/Jun/2022	19:00	Shutdown required for diversion work to be carried out by RTCL, because of prestigious Bharatmala project of NHAI	PLANNED	Requested	
49	RQ93988	OCC_195	indigrd_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-SHUJALPUR(PG) (RTCL) CKT-2	RTCL	C	Shutdown required for diversion work to be carried out by RTCL, because of prestigious Bharatmala project of NHAI	10/Jun/2022	08:00	26/Jun/2022	19:00	Shutdown required for diversion work to be carried out by RTCL, because of prestigious Bharatmala project of NHAI	PLANNED	Requested	

50	RQ94045	OCC_195	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MODAK(RS)-BHANPURA(MP) (MPSEB) CKT-1	MPSEB	C	For shifting of 220 KV Modak-Bhanpura line due to construction of eight lane road under Bharatmala project as deposit work of NHAI(under supervision of RVPN) in the state of Rajasthan	03/Jun/2022	08:00	09/Jun/2022	18:00		PLANNED	Requested	
51	RQ94168	OCC_195	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-2		C	Transmission Line Diversion work due to construction of rail network of Jawaharpur Thermal Power Plant	01/Jun/2022	08:00	05/Jun/2022	18:00		PLANNED	Requested	
52	RQ94167	OCC_195	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-1		C	Transmission Line Diversion work due to construction of rail network of Jawaharpur Thermal Power Plant	01/Jun/2022	08:00	05/Jun/2022	18:00		PLANNED	Requested	
53	RQ93936	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-2	POWERG RID	D	HOTSPARE CHANGE OVER OF L/R	28/Jun/2022	10:00	28/Jun/2022	12:00		PLANNED	Requested	
54	RQ94228	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BAREILLY_2-LUCKNOW_2 (PG) CKT-1	POWERG RID	D	AMP work	28/Jun/2022	08:00	28/Jun/2022	18:00		PLANNED	Requested	
55	RQ94285	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BAREILLY_2-LUCKNOW_2 (PG) CKT-1	POWERG RID	D	To take in service- Non Switchable 765KV Line Reactor at 765 Bareilly (PG) for AMP work	25/Jun/2022	17:30	25/Jun/2022	18:00		PLANNED	Requested	
56	RQ94284	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BAREILLY_2-LUCKNOW_2 (PG) CKT-1	POWERG RID	D	To take out of service- Non Switchable 765KV Line Reactor at 765 Bareilly (PG) for AMP work	25/Jun/2022	10:00	25/Jun/2022	10:30		PLANNED	Requested	
57	RQ93938	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-2	POWERG RID	D	LINE BAY EQUIPMENTS & LR AMP WORK	24/Jun/2022	08:00	24/Jun/2022	18:00		PLANNED	Requested	
58	RQ93940	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-MEERUT (PG) CKT-1	POWERG RID	D	LINE BAY EQUIPMENTS AMP WORK	23/Jun/2022	08:00	23/Jun/2022	18:00		PLANNED	Requested	
59	RQ94202	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWERG RID	D	Shut down required for OPGW connection from TN 395 of 765KV Kanpur Varanasi #1 to TN 90 of 132KV Sangipur Kuna Line for repeater station	22/Jun/2022	10:00	22/Jun/2022	14:00		PLANNED	Requested	
60	RQ93939	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-MEERUT(PG) (PG) CKT-1	POWERG RID	D	LINE BAY EQUIPMENTS AMP WORK	16/Jun/2022	08:00	16/Jun/2022	18:00		PLANNED	Requested	
61	RQ93952	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2	POWERG RID	D	Diamond Crossing with under construction line 400 KV D/C Mohindergarh-Bhiwani TL Location no. 25-1, 25-1A, 25-1I,25-1IA	13/Jun/2022	07:00	13/Jun/2022	18:00	Construction of 400 KV D/C Mahendragarh-Bhiwani TL	PLANNED	Requested	
62	RQ94337	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-FATEHPUR (PG) CKT 1	POWERG RID	C	Transmission Line Diversion work due to construction of Ganga Expressway by UPEIDA	10/Jun/2022	08:00	19/Jun/2022	18:00		PLANNED	Requested	
63	RQ94364	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-MEERUT(PG) (PG) CKT-1	POWERG RID	D	Construction of 765KV LILO Line(under PMSTL TBCB project)	10/Jun/2022	08:00	11/Jun/2022	18:00	Span :LO 14/0-15/0 & L1 17/0-18/0 stringing work	PLANNED	Requested	
64	RQ93951	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1	POWERG RID	D	Diamond Crossing with under construction line 400 KV D/C Mohindergarh-Bhiwani TL Location no. 22-1, 22-1A, 22-1I,22-1IA	08/Jun/2022	07:00	08/Jun/2022	18:00	Construction of 400 KV D/C Mahendragarh-Bhiwani TL	PLANNED	Requested	
65	RQ94175	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KANPUR_GIS-ALIGARH (PG) CKT-1	POWERG RID	D	AMP work	07/Jun/2022	08:00	07/Jun/2022	18:00		PLANNED	Requested	
66	RQ93946	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-JHATIKARA (PG) CKT-1	POWERG RID	C	For diversion work due to infringement of alignment of NCRTC	06/Jun/2022	08:00	20/Jun/2022	18:00		PLANNED	Requested	
67	RQ94333	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-BALIA (PG) CKT-1	POWERG RID	D	Firmware upgradation work.	02/Jun/2022	09:00	02/Jun/2022	12:00		PLANNED	Requested	
68	RQ93945	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MEERUT-BHIWANI (PG) CKT-1	POWERG RID	D	FOR NCRTC diversion work	01/Jun/2022	08:00	01/Jun/2022	18:00	Jumper rectification work at Loc 223 S/D may be availed in last month of may	PLANNED	Requested	
69	RQ94201	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWERG RID	D	A/R into non auto mode for Live Line OPGW Work	01/Jun/2022	08:00	30/Jun/2022	18:00		PLANNED	Requested	
70	RQ94200	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-1	POWERG RID	D	A/R into non auto mode for Live Line OPGW Work	01/Jun/2022	08:00	30/Jun/2022	18:00		PLANNED	Requested	
71	RQ93948	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-BHIWANI (PG) CKT-1	POWERG RID	C	FOR Northern Railway diversion work	01/Jun/2022	08:00	15/Jun/2022	18:00		PLANNED	Requested	
72	RQ94331	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-ALIGARH (PG) CKT-1	POWERG RID	D	Actual S/D required from 24.05.22 to 25.05.22 for rectification of S/D nature defects.	01/Jun/2022	08:00	02/Jun/2022	18:00		PLANNED	Requested	
73	RQ93989	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MEERUT-BHIWANI (PG) CKT-1	POWERG RID	D	Auto Reclose off is required for OPGW INSTALLATION works under Northern Region Optical fibre Strengthening Scheme (NROSS)	01/Jun/2022	08:00	30/Jun/2022	18:00		PLANNED	Requested	
74	RQ93889	OCC_195	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANPARA_D-UNNAO (UP) CKT-1	UPPCL	D	A/R testing of Main Bay-1 protection relays & Tie Bay-2 BCU SCADA problem by M/S GE T&D Engineer of 765 kV Unnao-Anpara D line(Proposed as 765KV Unnao-Obra C LILO line in future).	12/Jun/2022	08:00	15/Jun/2022	18:00	Due to S/D of 765 kV Unnao - Anpara D Line(Proposed as 765KV Unnao-Obra C LILO line in future) power will be flow through 765 kV Unnao - Anpara C Line in this period at 765 kV S/s Unnao.	PLANNED	Requested	
75	RQ93933	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_III(PG)-BHADLA(PG) (FBTL) CKT-2	POWERG RID,FBTL	D	For CSD Fine tune and Commissioning check with Spare Reactor	11/Jun/2022	15:00	14/Jun/2022	18:00		PLANNED	Requested	
76	RQ93932	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_III(PG)-BHADLA(PG) (FBTL) CKT-1	POWERG RID,FBTL	D	For CSD Fine tune and Commissioning check with Spare Reactor	07/Jun/2022	15:00	10/Jun/2022	23:00		PLANNED	Requested	

77	RQ93935	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PFTL) CKT-2	PFTL	D	Installation of Bird Diverters	10/Jun/2022	15:00	20/Jun/2022	23:00	Other ckt will be in Non auto mode.	PLANNED	Requested	
78	RQ93942	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PFTL) CKT-2	PFTL	D	For CSD Fine tune and Commissioning check with Spare Reactor	06/Jun/2022	15:00	09/Jun/2022	23:00	along with L/R	PLANNED	Requested	
79	RQ93941	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PFTL) CKT-1	PFTL	D	For CSD Fine tune and Commissioning check with Spare Reactor	02/Jun/2022	15:00	05/Jun/2022	23:00	along with L/R	PLANNED	Requested	
80	RQ93934	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PFTL) CKT-1	PFTL	D	Installation of Bird Diverters	01/Jun/2022	15:00	09/Jun/2022	23:00	Other ckt will be in Non auto mode.S/dD may be availed in last month of May.	PLANNED	Requested	
81	RQ93944	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PKTSL) CKT-2	PKTSL	D	Isolator Alingment reactification, SIEMENS breaker limb below installation, Equioment testing , Ganatry V string installation.Reactor testing (Line iso, reactor iso including Spare iso, Dropper jumper bay iso)	10/Jun/2022	08:00	14/Jun/2022	18:00		PLANNED	Requested	
82	RQ93943	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PKTSL) CKT-1	PKTSL	D	Isolator Alingment reactification, SIEMENS breaker limb below installation, Equioment testing , Ganatry V string installation.Reactor testing (Line iso, reactor iso including Spare iso, Dropper jumper bay iso)	06/Jun/2022	08:00	09/Jun/2022	18:00		PLANNED	Requested	
83	RQ93890	OCC_195	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANPARA_C(LAN)- UNNAO(UP) (UP) CKT-1	UPPTCL	D	A/R testing of Main Bay-4 protection relays & Tie Bay-5 BCU SCADA problem by M/S GE T&D Engineer of 765 kv Unnao-Anpara C line.	08/Jun/2022	08:00	11/Jun/2022	18:00	"Due to S/D of 765 kv Unnao - Anpara C Line power will be flow through 765 kv Unnao - Anpara D Line(Proposed as 765kv Unnao-Obra C LILo line in future) in this period at 765 kv S/s Unnao. "	PLANNED	Requested	
84	RQ93949	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)- PHAGI(RS) (PAPTL) CKT-1	PAPTL	D	FOR NCRTC diversion work	01/Jun/2022	08:00	30/Jun/2022	18:00	Ajmer-Phagi-2 ckt will be in non auto mode	PLANNED	Requested	
85	RQ93950	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)- PHAGI(RS) (PAPTL) CKT-2	PAPTL	D	FOR NCRTC diversion work	01/Jun/2022	08:00	30/Jun/2022	18:00	Ajmer-Phagi-1 ckt will be in non auto mode	PLANNED	Requested	
86	RQ93963	OCC_195	cpcc1_sd	BUS	765 KV FATEHGARH_II(PG)- BUS 1	POWERG RID	D	Jumpering and bay extension work by M/s TATA	23/Jun/2022	15:00	27/Jun/2022	23:00		PLANNED	Requested	
87	RQ93962	OCC_195	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 2	POWERG RID	D	JUMPERING & BAY EXTENSION WORK BY M/S TECHNO	21/Jun/2022	15:00	21/Jun/2022	23:00		PLANNED	Requested	
88	RQ93961	OCC_195	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 1	POWERG RID	D	JUMPERING & BAY EXTENSION WORK BY M/S TECHNO	20/Jun/2022	15:00	20/Jun/2022	23:00		PLANNED	Requested	
89	RQ93959	OCC_195	cpcc1_sd	BUS	765KV BUS 1 AT MEERUT(PG)	POWERG RID	D	FOR AMP WORK	20/Jun/2022	08:00	20/Jun/2022	18:00		PLANNED	Requested	
90	RQ94190	OCC_195	cpcc3_sd	BUS	765KV BUS 2 AT KANPUR_GIS(PG)	POWERG RID	D	CRM testing of Bus Bar for checking of discrepancy in the bays (Bay 705,708,711 & 714) current issue as reported from RTAMC	15/Jun/2022	10:00	15/Jun/2022	18:00		PLANNED	Requested	
91	RQ94204	OCC_195	cpcc3_sd	BUS	765KV BUS 2 AT AGRA(PG)	POWERG RID	D	AMP works	06/Jun/2022	10:00	06/Jun/2022	18:00		PLANNED	Requested	
92	RQ93960	OCC_195	cpcc1_sd	BUS	765 KV BHADLA(PG) - BUS 1	POWERG RID	D	FOR AMP WORK	02/Jun/2022	15:00	03/Jun/2022	23:00		PLANNED	Requested	
93	RQ94189	OCC_195	cpcc3_sd	BUS	765KV BUS 1 AT KANPUR_GIS(PG)	POWERG RID	D	'Bus Bar Open(High resistance) issue rectification in 765KV Bus Bar 1 for checking of discrepancy in the bays (Bay 705,708,711 & 714) current issue as reported from RTAMC	02/Jun/2022	10:00	02/Jun/2022	18:00		PLANNED	Requested	
94	RQ93964	OCC_195	cpcc1_sd	BUS	765 KV FATEHGARH_II(PG) - BUS 2	POWERG RID	D	Jumpering and bay extension work by M/s TATA	01/Jun/2022	15:00	04/Jun/2022	23:00		PLANNED	Requested	
95	RQ93978	OCC_195	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG)	POWERG RID	D	For CSD Fine tune and Commissioning check with Spare Reactor	19/Jun/2022	15:00	22/Jun/2022	23:00		PLANNED	Requested	
96	RQ93979	OCC_195	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG)	POWERG RID	D	For CSD Fine tune and Commissioning check with Spare Reactor	15/Jun/2022	15:00	18/Jun/2022	23:00		PLANNED	Requested	
97	RQ93980	OCC_195	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765KV BHIWANI(PG)	POWERG RID	D	FOR AMP WORK	02/Jun/2022	08:00	02/Jun/2022	18:00		PLANNED	Requested	
98	RQ93977	OCC_195	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV KHETRI (PKTSL)	PKTSL	D	FOR TAKING R-PHASE BUS REACTOR UNIT IN SERVICE IN PLACE OF SPARE REACTOR UNIT AT KHETRI SS	07/Jun/2022	08:00	07/Jun/2022	18:00		PLANNED	Requested	
99	RQ94078	OCC_195	stuup_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765KV AGRA FATEHBAD(UP)	UPPTCL	D	Relay, Tan delta and other Testing work	02/Jun/2022	09:00	02/Jun/2022	19:00		PLANNED	Requested	
100	RQ93973	OCC_195	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV GR.NOIDA_2(UPC)- MEERUT(PG) (PG) CKT-1 @MEERUT(PG)	POWERG RID	D	FOR AMP WORK	15/Jun/2022	08:00	15/Jun/2022	18:00	LINE REACTOR IS SWITCHABLE	PLANNED	Requested	
101	RQ93974	OCC_195	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV AJMER- BHADLA_2 (PG) CKT-2 @BHADLA_2 (PG)	POWERG RID	D	Replacement of Aircel & maintenance works	04/Jun/2022	15:00	04/Jun/2022	23:00		PLANNED	Requested	

102	RQ93975	OCC_195	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-1 @BHADLA_2 (PG)	POWERGRID	D	Replacement of Aircel & maintenance works	02/Jun/2022	17:00	02/Jun/2022	23:00			PLANNED	Requested	
103	RQ94251	OCC_195	cpcc3_sd	BAY	706 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV BAREILLY_2(PG) (POWERGRID)	POWERGRID	D	AMP works	23/Jun/2022	10:00	23/Jun/2022	18:00			PLANNED	Requested	
104	RQ94250	OCC_195	cpcc3_sd	BAY	705 TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV BAREILLY_2(PG) (POWERGRID) AND FUTURE AT 765 KV BAREILLY_2(PG) (POWERGRID)	POWERGRID	D	AMP works	22/Jun/2022	10:00	22/Jun/2022	18:00			PLANNED	Requested	
105	RQ93982	OCC_195	cpcc1_sd	BAY	704 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV MEERUT(PG)	POWERGRID	D	FOR AMP WORK	21/Jun/2022	08:00	21/Jun/2022	18:00			PLANNED	Requested	
106	RQ93981	OCC_195	cpcc1_sd	BAY	715 MAIN BAY - 765 KV GR.NOIDA_2(UPC)-MEERUT(PG) (PG) CKT-1 AND FUTURE AT MEERUT(PG)	POWERGRID	D	FOR AMP WORK	17/Jun/2022	08:00	17/Jun/2022	18:00			PLANNED	Requested	
107	RQ94239	OCC_195	cpcc3_sd	BAY	718 MAIN BAY - 330 MVAR BUS REACTOR NO 3 AT 765 KV ORAI(PG)	POWERGRID	D	AMP works	16/Jun/2022	10:00	16/Jun/2022	18:00			PLANNED	Requested	
108	RQ94051	OCC_195	sidcrs_sd	BAY	7052T TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS) (POWERGRID) AND 765 KV AJMER(PG)-PHAGI(RS) (PG) CKT-1 AT 765 KV PHAGI(RS) (POWERGRID)	POWERGRID	D	1.Measurement of tan-delta of CTs 2. Maintenance of CB & CTs. 3. Tightening of clamps & connectors.	14/Jun/2022	08:00	14/Jun/2022	18:00			PLANNED	Requested	
109	RQ94244	OCC_195	cpcc3_sd	BAY	701 MAIN BAY - 765KV BALIA-LUCKNOW_2 (PG) CKT-1 AT LUCKNOW_2(PG)	POWERGRID	D	AMP works	13/Jun/2022	10:00	14/Jun/2022	18:00			PLANNED	Requested	
110	RQ94243	OCC_195	cpcc3_sd	BAY	708 TIE BAY - 765KV LUCKNOW_2 BAREILLY (PG) CKT-1 AND 240 MVAR BUS REACTOR NO 1 AT 765KV LUCKNOW_2(PG)	POWERGRID	D	AMP works	10/Jun/2022	10:00	11/Jun/2022	18:00			PLANNED	Requested	
111	RQ94274	OCC_195	cpcc3_sd	BAY	716 MAIN BAY - 765 KV AGRA-JHATIKARA (PG) CKT-1 AND 765KV BUS 1 AT AGRA(PG)	POWERGRID	D	AMP works	10/Jun/2022	10:00	10/Jun/2022	18:00			PLANNED	Requested	
112	RQ94429	OCC_195	cpcc3_sd	BAY	709 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT BALIA(PG)	POWERGRID	D	AMP works	09/Jun/2022	10:00	09/Jun/2022	18:00			PLANNED	Requested	
113	RQ94748	OCC_195	cpcc1_sd	BAY	715 MAIN BAY - 765 KV GR.NOIDA_2(UPC)-MEERUT(PG) (PG) CKT-1 AND FUTURE AT MEERUT(PG)	POWERGRID	D	Testing and validation of signal from New SCADA	08/Jun/2022	15:00	08/Jun/2022	18:00			PLANNED	Requested	
114	RQ94277	OCC_195	cpcc3_sd	BAY	704 MAIN BAY - 765 KV AGRA-ALIGARH (PG) CKT-1 AND 765KV BUS 1 AT AGRA(PG)	POWERGRID	D	AMP works	08/Jun/2022	10:00	08/Jun/2022	18:00			PLANNED	Requested	
115	RQ94242	OCC_195	cpcc3_sd	BAY	706 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT LUCKNOW_2(PG) (POWERGRID)	POWERGRID	D	AMP works	08/Jun/2022	10:00	09/Jun/2022	18:00			PLANNED	Requested	
116	RQ94747	OCC_195	cpcc1_sd	BAY	714 TIE BAY - 765 KV GR.NOIDA_2(UPC)-MEERUT(PG) (PG) CKT-1 AND FUTURE AT MEERUT(PG)	POWERGRID	D	Testing and validation of signal from New SCADA	08/Jun/2022	10:00	08/Jun/2022	12:00			PLANNED	Requested	
117	RQ93985	OCC_195	cpcc1_sd	BAY	713 MAIN BAY - 765KV MOGA-BHIWANI (PG) CKT-1 AT BHIWANI(PG)	POWERGRID	D	FOR AMP WORK	08/Jun/2022	08:00	08/Jun/2022	18:00			PLANNED	Requested	
118	RQ94745	OCC_195	cpcc1_sd	BAY	712 MAIN BAY - 765KV MEERUT-BHIWANI (PG) CKT-1 AT MEERUT(PG)	POWERGRID	D	Testing and validation of signal from New SCADA	07/Jun/2022	15:00	07/Jun/2022	18:00			PLANNED	Requested	
119	RQ94744	OCC_195	cpcc1_sd	BAY	711 TIE BAY - 765KV MOGA-MEERUT (PG) CKT-1 AND 765KV MEERUT-BHIWANI (PG) CKT-1 AT MEERUT(PG)	POWERGRID	D	Testing and validation of signal from New SCADA	07/Jun/2022	10:00	07/Jun/2022	13:00			PLANNED	Requested	
120	RQ93984	OCC_195	cpcc1_sd	BAY	710 MAIN BAY - 765KV JHATIKARA-BHIWANI (PG) CKT-1 AT BHIWANI(PG)	POWERGRID	D	FOR AMP WORK	07/Jun/2022	08:00	07/Jun/2022	18:00			PLANNED	Requested	
121	RQ94742	OCC_195	cpcc1_sd	BAY	710 MAIN BAY - 765KV MOGA-MEERUT (PG) CKT-1 AT MEERUT(PG)	POWERGRID	D	Testing and validation of signal from New SCADA	06/Jun/2022	15:00	06/Jun/2022	18:00			PLANNED	Requested	

127	RQ94740	OCC_195	cpcc1_sd	BAY	709 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT MEERUT(PG) (POWERGRID)	POWERGRID	D	Testing and validation of signal from New SCADA	06/Jun/2022	10:00	06/Jun/2022	13:00			PLANNED	Requested	
123	RQ94738	OCC_195	cpcc1_sd	BAY	708 TIE BAY - 765 KV KOTESHWAR-MEERUT (PG) CKT-1 (POWERGRID) AND 765/400 KV 1500 MVA ICT 3 AT MEERUT(PG) AT 765 KV MEERUT(PG) (POWERGRID)	POWERGRID	D	Testing and validation of signal from New SCADA	04/Jun/2022	15:00	04/Jun/2022	18:00			PLANNED	Requested	
124	RQ94737	OCC_195	cpcc1_sd	BAY	707 MAIN BAY - 765 KV KOTESHWAR-MEERUT (PG) CKT-1 (POWERGRID) AT MEERUT (PG)	POWERGRID	D	Testing and validation of signal from New SCADA	04/Jun/2022	10:00	04/Jun/2022	13:00			PLANNED	Requested	
125	RQ94735	OCC_195	cpcc1_sd	BAY	706 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT MEERUT(PG)	POWERGRID	D	Testing and validation of signal from New SCADA	03/Jun/2022	15:00	03/Jun/2022	18:00			PLANNED	Requested	
126	RQ94241	OCC_195	cpcc3_sd	BAY	703 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT LUCKNOW_2(PG) (POWERGRID)	POWERGRID	D	AMP works	03/Jun/2022	10:00	04/Jun/2022	18:00			PLANNED	Requested	
127	RQ94734	OCC_195	cpcc1_sd	BAY	705 TIE BAY - 765/400KV 1500 MVA ICT 2 AT MEERUT(PG) AND 240 MVAR BUS REACTOR NO 1 AT 765KV MEERUT(PG)	POWERGRID	D	Testing and validation of signal from New SCADA	03/Jun/2022	10:00	03/Jun/2022	13:00			PLANNED	Requested	
128	RQ93983	OCC_195	cpcc1_sd	BAY	715 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV BHIWANI(PG)	POWERGRID	D	FOR AMP WORK	03/Jun/2022	08:00	03/Jun/2022	18:00			PLANNED	Requested	
129	RQ94054	OCC_195	slcrs_sd	BAY	70252A MAIN BAY - 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 AT PHAGI(RS)	POWERGRID	D	1.Measurement of tan-delta of CTs 2. Maintenance of CB & CTs. 3. Tightening of clamps & connectors.	03/Jun/2022	08:00	03/Jun/2022	18:00			PLANNED	Requested	
130	RQ94732	OCC_195	cpcc1_sd	BAY	704 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV MEERUT(PG)	POWERGRID	D	Testing and validation of signal from New SCADA	02/Jun/2022	15:00	02/Jun/2022	18:00			PLANNED	Requested	
131	RQ94273	OCC_195	cpcc3_sd	BAY	708 TIE BAY - 765 KV AGRA-FATEHPUR (PG) CKT-1 AND FUTURE AT AGRA(PG)	POWERGRID	C	Attending SF6 Gas Leakage on R and Y Pole	02/Jun/2022	10:00	03/Jun/2022	18:00			PLANNED	Requested	
132	RQ94731	OCC_195	cpcc1_sd	BAY	703 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT MEERUT(PG)	POWERGRID	D	Testing and validation of signal from New SCADA	02/Jun/2022	10:00	02/Jun/2022	13:00			PLANNED	Requested	
133	RQ94730	OCC_195	cpcc1_sd	BAY	702 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT MEERUT(PG) (POWERGRID) AND 765 KV KOTESHWAR-MEERUT (PG) CKT-2 AT 765 KV MEERUT(PG) (POWERGRID)	POWERGRID	D	Testing and validation of signal from New SCADA	01/Jun/2022	15:00	01/Jun/2022	18:00			PLANNED	Requested	
134	RQ94729	OCC_195	cpcc1_sd	BAY	701 MAIN BAY - 765 KV KOTESHWAR-MEERUT (PG) CKT-2 (POWERGRID) AT MEERUT	POWERGRID	D	Testing and validation of signal from New SCADA	01/Jun/2022	10:00	01/Jun/2022	13:00			PLANNED	Requested	
135	RQ94048	OCC_195	slcrs_sd	BAY	706-52T TIE BAY - 765/400 KV 1500 MVA ICT 3 AT ANTA(RS) (RRVPLN) AND FUTURE AT 765 KV ANTA(RS) (RRVPLN)	RRVPLN	D	FOR Quarterly maintenance	20/Jun/2022	08:00	20/Jun/2022	18:00			PLANNED	Requested	
136	RQ94057	OCC_195	slcrs_sd	BAY	706-52B MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT ANTA(RS) (RRVPLN)	RRVPLN	D	FOR Quarterly maintenance	17/Jun/2022	08:00	17/Jun/2022	18:00			PLANNED	Requested	
137	RQ94053	OCC_195	slcrs_sd	BAY	70652T TIE BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-1 AND 765KV ANTA-PHAGI (RS) CKT-1 AT PHAGI(RS)	RRVPLN	D	1.Measurement of tan-delta of CTs 2. Maintenance of CB & CTs. 3. Tightening of clamps & connectors.	16/Jun/2022	08:00	16/Jun/2022	18:00			PLANNED	Requested	
138	RQ94049	OCC_195	slcrs_sd	BAY	705-52A MAIN BAY - 765 KV ANTA-PHAGI (RS) CKT-2 (RRVPLN) AT 765KV ANTA(RS)	RRVPLN	D	FOR Quarterly maintenance	13/Jun/2022	08:00	13/Jun/2022	18:00			PLANNED	Requested	
139	RQ94050	OCC_195	slcrs_sd	BAY	705-52T TIE BAY - 765/400 KV 1500 MVA ICT 2 AT ANTA(RS) (RRVPLN) AND 240 MVAR LR ON ANTA-PHAGI (RS) CKT-2 @ANTA(RS) AT 765 KV ANTA(RS) (RRVPLN)	RRVPLN	D	FOR Quarterly maintenance	10/Jun/2022	08:00	10/Jun/2022	18:00			PLANNED	Requested	

140	RQ94052	OCC_195	sldcrs_sd	BAY	70552A MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)	RRVPNL	D	1.Measurement of tan-delta of CTs 2. Maintenance of CB & CTs. 3. Tightening of clamps & connectors.	08/Jun/2022	08:00	09/Jun/2022	18:00			PLANNED	Requested	
141	RQ94056	OCC_195	sldcrs_sd	BAY	705-52B MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT ANTA(RS) (RRVPNL)	RRVPNL	D	FOR Quarterly maintenance	06/Jun/2022	08:00	06/Jun/2022	18:00			PLANNED	Requested	
142	RQ93897	OCC_195	stuup_sd	BAY	709 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV GR.NOIDA_2(UPC)	UPPTCL	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by Tie bay)	16/Jun/2022	07:00	16/Jun/2022	13:00			PLANNED	Requested	
143	RQ93896	OCC_195	stuup_sd	BAY	702 TIE BAY - 765 KV GR.NOIDA_2(UPC)-ALIGARH(PG) (PG) CKT-1 AND 765/400 KV 1500 MVA ICT 1 AT GR.NOIDA_2(UPC) AT 765 KV GR.NOIDA_2(UPC)	UPPTCL	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by main bay)	13/Jun/2022	07:00	13/Jun/2022	13:00			PLANNED	Requested	
144	RQ94359	OCC_195	slcup_sd	BAY	709 MAIN BAY - 765KV BUS 1 AT HAPUR(UP) AND FUTURE AT 765 KV HAPUR(UP)	UPPTCL	C	For annual maintenance & Testing work (There is no load interruption as load will be feed by Tie bay)	09/Jun/2022	08:00	09/Jun/2022	16:00			PLANNED	Requested	
145	RQ93895	OCC_195	stuup_sd	BAY	701 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT GR.NOIDA_2(UPC)	UPPTCL	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by Tie bay)	08/Jun/2022	07:00	08/Jun/2022	13:00			PLANNED	Requested	
146	RQ93894	OCC_195	stuup_sd	BAY	702 TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV AGRA FATEHBAD(UP) (UPPTCL) AND 765 KV AGRA FATEHBAD-GHATAMPUR_TPS (UP) CKT-1 AT 765 KV AGRA FATEHBAD(UP) (UPPTCL)	UPPTCL	D	For maintenance and testing of bay equipments (Shutdown is approved in OCC-194 but will not be availed in May month as 703 is under shutdown)	05/Jun/2022	10:00	05/Jun/2022	13:00			PLANNED	Requested	
147	RQ94214	OCC_195	cpcc3_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 1 AT ORAI(PG)	POWERGRID	D	AMP works	21/Jun/2022	10:00	21/Jun/2022	18:00			PLANNED	Requested	
148	RQ94211	OCC_195	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KANPUR_GIS(PG)	POWERGRID	D	*Interlock testing & Auxiliary spare bus - Gas Density monitor signals testing of Spare T- Isolators with ICT-1 for ICT-3 Future for commissioning of 400KV Ghatampur line-2 & ICT 3 (Future) by M/s GE T & D Ltd	13/Jun/2022	10:00	13/Jun/2022	18:00			PLANNED	Requested	
149	RQ93956	OCC_195	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG)	POWERGRID	D	For CSD Fine tune and Commissioning check with Spare ICT	11/Jun/2022	15:00	14/Jun/2022	23:00			PLANNED	Requested	
150	RQ93957	OCC_195	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BIKANER(PG)	POWERGRID	D	FOR AIRCELL REPLACEMENT IN ICT 2 R-PHASE	10/Jun/2022	08:00	10/Jun/2022	18:00			PLANNED	Requested	
151	RQ94212	OCC_195	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KANPUR_GIS(PG)	POWERGRID	D	*Interlock testing & Auxiliary spare bus - Gas Density monitor signals testing of Spare T- Isolators with ICT-2 for ICT-3 Future for commissioning of 400KV Ghatampur line-2 & ICT 3 (Future) by M/s GE T & D Ltd	09/Jun/2022	10:00	09/Jun/2022	18:00			PLANNED	Requested	
152	RQ93953	OCC_195	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG)	POWERGRID	D	For CSD Fine tune and Commissioning check with Spare ICT	07/Jun/2022	15:00	10/Jun/2022	23:00			PLANNED	Requested	
153	RQ94222	OCC_195	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BALIA(PG)	POWERGRID	D	Firmware upgradation in Backup Imp relay (Both HV and IV Side)	04/Jun/2022	10:00	04/Jun/2022	13:00			PLANNED	Requested	
154	RQ93954	OCC_195	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG)	POWERGRID	D	For CSD Fine tune and Commissioning check with Spare ICT	03/Jun/2022	15:00	06/Jun/2022	23:00			PLANNED	Requested	
155	RQ94223	OCC_195	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BALIA(PG)	POWERGRID	D	Firmware upgradation in Backup Imp relay (Both HV and IV Side)	03/Jun/2022	10:00	03/Jun/2022	13:00			PLANNED	Requested	
156	RQ93958	OCC_195	cpcc1_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 3 AT BHIWANI(PG)	POWERGRID	C	FOR TAKING RPHASE TRANSFORMER UNIT IN SERVICE IN PLACE OF SPARE TRANSFORMER UNIT AT BHIWANI SS	01/Jun/2022	08:00	02/Jun/2022	18:00	S/D may be availed last month of may.		PLANNED	Requested	
157	RQ93893	OCC_195	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT HAPUR(UP)	UPPTCL	D	For periodic testing and maintenance of transformer	21/Jun/2022	07:00	21/Jun/2022	11:00			PLANNED	Requested	
158	RQ93891	OCC_195	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT AGRA FATEHBAD(UP)	UPPTCL	D	For restoration/charging of 500MVA ICT-1 R Phase and testing of Spare Phase unit at 765kV Substation Fatehabad Agra. (At present Spare phase unit is charged as R Phase). We had approved shutdown in OCC-194 for May month but we will not take shutdown at that time.	06/Jun/2022	09:00	07/Jun/2022	18:00			PLANNED	Requested	
159	RQ93892	OCC_195	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT GR.NOIDA_2(UPC)	UPPTCL	D	For normalization the ICT-2 , B phase shall be charged in place of spare ICT and ICT-2 shall be charged for 4 hours on no load .	04/Jun/2022	08:00	04/Jun/2022	09:00			PLANNED	Requested	
160	RQ94715	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANESAR(PG)-SOHNA ROAD (GPTL) (GPTL) CKT-2	GPTL_POWERGRID	D	TESTING VALIDATION OF OPERATION AFTER SCADA UPGRADATION WORK	28/Jun/2022	11:15	28/Jun/2022	12:00	400 KV BAY 407 ALONG WITH LINE MANESAR-SOHNA ROAD CKT-2 at GIS MANESAR S/S		PLANNED	Requested	

161	RQ94714	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANESAR(PG)-SOHNA ROAD (GPTL) CKT-1	GPTL_PO WERGRID	D	TESTING VALIDATION OF OPERATION AFTER SCADA UPGRADATION WORK	28/Jun/2022	10:15	28/Jun/2022	11:00	400 KV BAY 406 ALONG WITH LINE MANESAR-SOHNA ROAD CKT-1 at GIS MANESAR S/S	PLANNED	Requested	
162	RQ94515	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-SOHNA ROAD (GPTL) CKT-1	GPTL_PO WERGRID	D	Shut down of above lines are required for fixing of 1 pilot with counter weight and other maintenance works.	10/Jun/2022	08:00	11/Jun/2022	18:00		PLANNED	Requested	
163	RQ94240	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-LUCKNOW_1(PG) (PL) CKT-2	POWERLINK	D	Relay Firmware upgradation work	28/Jun/2022	10:00	28/Jun/2022	13:00		PLANNED	Requested	
164	RQ94713	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRAMANESAR (PG) CKT-2	POWERGRID	D	TESTING VALIDATION OF OPERATION AFTER SCADA UPGRADATION WORK	27/Jun/2022	11:15	27/Jun/2022	12:00	400 KV BAY 403 ALONG WITH LINE MANESAR-NEEMRAMANA CKT-2 at GIS MANESAR S/S	PLANNED	Requested	
165	RQ94712	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRAMANESAR (PG) CKT-1	POWERGRID	D	TESTING VALIDATION OF OPERATION AFTER SCADA UPGRADATION WORK	27/Jun/2022	10:15	27/Jun/2022	11:00	400 KV BAY 402 ALONG WITH LINE MANESAR-NEEMRAMANA CKT-1 at GIS MANESAR S/S	PLANNED	Requested	
166	RQ94389	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-2	POWERGRID	D	AMP work	27/Jun/2022	09:00	27/Jun/2022	18:00		PLANNED	Requested	
167	RQ94630	OCC_195	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPURNUEWANPOH (PG) CKT-1	POWERGRID	D	For Line equipment AMP testing.	24/Jun/2022	09:00	24/Jun/2022	18:00	Kindly approve	PLANNED	Requested	
168	RQ94487	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-KANKROLI (PG) CKT-1	POWERGRID	D	FOR NCRTC diversion work	23/Jun/2022	08:00	23/Jun/2022	18:00	Rectification of g-ring/VD/arcing horn at 5 locations	PLANNED	Requested	
169	RQ94502	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-2	POWERGRID	D	Summer maintenance work eg.Tightening of loose conductor VD, Corona ring, arcing horn, jumper, string Hook etc	23/Jun/2022	08:00	23/Jun/2022	18:00		PLANNED	Requested	
170	RQ94181	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-PANKI(UP) (PG) CKT-2	POWERGRID	D	For retrofitment of 89A isolator at Panki(UP) under Add Cap	23/Jun/2022	08:00	23/Jun/2022	18:00		PLANNED	Requested	
171	RQ94440	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-PANKI(UP) (PG) CKT-2	POWERGRID	C	For retrofitment of 89A isolator at Panki(UP) under Add Cap	23/Jun/2022	08:00	26/Jun/2022	18:00		PLANNED	Requested	
172	RQ94033	OCC_195	stuuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI(PG)-ORAI(UP) (PG) CKT-2	POWERGRID	D	for routine testing and maintenance of bay	23/Jun/2022	06:00	23/Jun/2022	18:00		PLANNED	Requested	
173	RQ94418	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)-AGRA(UP) (PG) CKT-1	POWERGRID	D	Insulation sleeve installation work	22/Jun/2022	09:00	22/Jun/2022	18:00		PLANNED	Requested	
174	RQ94501	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1	POWERGRID	D	Summer maintenance work eg.Tightening of loose conductor VD, Corona ring, arcing horn, jumper, string Hook etc	22/Jun/2022	08:00	22/Jun/2022	18:00		PLANNED	Requested	
175	RQ94196	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-ALURAIYA(NT) (PG) CKT-2	POWERGRID	D	AMP work	22/Jun/2022	08:00	22/Jun/2022	18:00		PLANNED	Requested	
176	RQ94032	OCC_195	stuuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI(PG)-ORAI(UP) (PG) CKT-1	POWERGRID	D	for routine testing and maintenance of bay	21/Jun/2022	06:00	21/Jun/2022	18:00		PLANNED	Requested	
177	RQ94213	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW(UP)-BAREILLY(PG) CKT-1	POWERGRID	D	Firmware upgradation in Micom Relay at Kanpur end	20/Jun/2022	10:00	20/Jun/2022	13:00		PLANNED	Requested	
178	RQ94486	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1	POWERGRID	D	FOR NCRTC diversion work	20/Jun/2022	08:00	20/Jun/2022	18:00		PLANNED	Requested	
179	RQ94500	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAPUR(UP)-MORADABAD(UP) (PG) CKT-1	POWERGRID	C	FOR NHAI diversion work	20/Jun/2022	08:00	30/Jun/2022	18:00		PLANNED	Requested	
180	RQ94505	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-2	POWERGRID	C	Stringing of 400 KV D/C Mahendragarh-Bhiwani TL at Loc.34/0-35/0	20/Jun/2022	07:00	21/Jun/2022	18:00		PLANNED	Requested	
181	RQ94506	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-3	POWERGRID	C	Stringing of 400 KV D/C Mahendragarh-Bhiwani TL at Loc.34/0-35/0	20/Jun/2022	07:00	21/Jun/2022	18:00		PLANNED	Requested	
182	RQ94363	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAPUR(UP)-MORADABAD(UP) (PG) CKT-1	POWERGRID	D	Construction of 765kV L/OLine(under PMSTL TB/CB project)	18/Jun/2022	08:00	19/Jun/2022	18:00	Span :DC 1/0-2/0 stringing work	PLANNED	Requested	
183	RQ94103	OCC_195	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1	POWERGRID	C	SAS INTEGRATION	17/Jun/2022	08:00	18/Jun/2022	18:00	LINE WILL BE UNDER SHUTDOWN	PLANNED	Requested	
184	RQ93992	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-KOTA (PG) CKT-1	POWERGRID	D	OPGW cable replacement for two drums under Reliable Communication package (Auto Reclose off) - 9 kms	16/Jun/2022	08:00	30/Jun/2022	18:00		PLANNED	Requested	
185	RQ94210	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_2-LUCKNOW_1 (PG) CKT-2	POWERGRID	D	Firmware upgradation of Distance Relay	16/Jun/2022	08:00	16/Jun/2022	18:00		PLANNED	Requested	
186	RQ94179	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-KANPUR (PG) CKT-2	POWERGRID	C	For commissioning of Series line reactor at Kanpur 400kV approved under scheme to control fault level in Northern region (Phase II) in 39th SCSPNR Meeting	16/Jun/2022	08:00	30/Jun/2022	18:00		PLANNED	Requested	
187	RQ94339	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-2	POWERGRID	D	AMP and Firm Upgradation work	15/Jun/2022	09:00	15/Jun/2022	18:00		PLANNED	Requested	
188	RQ94503	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-2	POWERGRID	C	FOR NCRTC diversion work	15/Jun/2022	08:00	30/Jun/2022	18:00		PLANNED	Requested	
189	RQ94504	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-3	POWERGRID	C	FOR NCRTC diversion work	15/Jun/2022	08:00	30/Jun/2022	18:00		PLANNED	Requested	
190	RQ94180	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-AGRA (PG) CKT-1	POWERGRID	D	AMP work	15/Jun/2022	08:00	15/Jun/2022	18:00		PLANNED	Requested	

191	RQ94442	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1	POWERGRID	C	Transmission Line Diversion work due to construction of Outer Ring Road by NHAI.	15/Jun/2022	08:00	24/Jun/2022	18:00		PLANNED	Requested	
192	RQ94392	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-3	POWERGRID	D	AMP work	14/Jun/2022	09:00	14/Jun/2022	18:00		PLANNED	Requested	
193	RQ94631	OCC_195	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-KISHENPUR(PG) (PG) CKT-1	POWERGRID	D	Jumper Bolt/Nut Loose,Vibration damper Loose	14/Jun/2022	09:00	14/Jun/2022	18:00	Kindly approve	PLANNED	Requested	
194	RQ94318	OCC_195	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1	POWERGRID	D	2nd Quaterly Preventive Maintenance	14/Jun/2022	08:00	14/Jun/2022	18:00		PLANNED	Requested	
195	RQ94227	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-1	POWERGRID	D	Removal of 7 Nos aviation globe in the river crossing section & other two span for OPGW commissioning work under reliable communication scheme.	14/Jun/2022	08:00	15/Jun/2022	18:00		PLANNED	Requested	
196	RQ94635	OCC_195	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MALERKOTLA-PATIALA (PG) CKT-1	POWERGRID	D	For AMP of Line	14/Jun/2022	08:00	14/Jun/2022	18:00	Kindly approve	PLANNED	Requested	
197	RQ94338	OCC_195	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-1	POWERGRID	D	AMP and Firm Upgradation work	13/Jun/2022	09:00	13/Jun/2022	18:00		PLANNED	Requested	
198	RQ94507	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1	POWERGRID	C	Stringing of 400 kV D/C Mahendragarh-Bhiwani TL at Loc.39/0-40/0	13/Jun/2022	08:00	14/Jun/2022	18:00		PLANNED	Requested	
199	RQ94102	OCC_195	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1	POWERGRID	C	SAS INTEGRATION	13/Jun/2022	08:00	16/Jun/2022	18:00	LINE WILL BE CHARGED THROUGH TBC	PLANNED	Requested	
200	RQ94753	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAPUR(UP)-MURADNAGAR_1(U P) (PG) CKT-1	POWERGRID	D	Construction of 400kV D/C Muradnagar Simbhvali Line(under PMSTL TBCB project)	13/Jun/2022	08:00	14/Jun/2022	18:00	Span :1/0-2/0 stringing work.	PLANNED	Requested	
201	RQ94488	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-GURGAON (PG) CKT-1	POWERGRID	D	AMP of line and Line/bay Equipment	12/Jun/2022	10:00	12/Jun/2022	18:00		PLANNED	Requested	
202	RQ94421	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BASSI (PG) CKT-1	POWERGRID	D	AMP of line bay equipments	12/Jun/2022	06:00	12/Jun/2022	18:00		PLANNED	Requested	
203	RQ94046	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1	POWERGRID	D	For replacement of 01 nos. tension insulator at Loc678	11/Jun/2022	09:00	11/Jun/2022	13:00	during shutdown , 400 KV Kota-Merta line A/R to be kept in Non auto mode from both ends	PLANNED	Requested	
204	RQ94462	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTOGARH(RS) (PG) CKT-1	POWERGRID	D	FOR NCRTC diversion work	10/Jun/2022	08:00	10/Jun/2022	18:00		PLANNED	Requested	
205	RQ94460	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCTB(DTL)-BHIWANI(PG) (PG) CKT-1	POWERGRID	C	Relocation / Diversion of Tower at Location 55 BBTLOA Placed on M/s Kuddus Ali. Shutdown already approved in previous OCC(20-05-22 to 30-05-22); however Foundation is still to be completed and May shutdown may not be availed and therefore proposed in June-22	10/Jun/2022	08:00	20/Jun/2022	18:00		PLANNED	Requested	
206	RQ94461	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCTB(DTL)-BAHADURGARH(PG) (PG) CKT-1	POWERGRID	C	Relocation / Diversion of Tower at Location 55 BBTLOA Placed on M/s Kuddus Ali. Shutdown already approved in previous OCC(20-05-22 to 30-05-22); however Foundation is still to be completed and May shutdown may not be availed and therefore proposed in June-22	10/Jun/2022	08:00	20/Jun/2022	18:00		PLANNED	Requested	
207	RQ94516	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-GURGAON (PG) CKT-1	POWERGRID	D	Shut down of above lines are required for fixing of 1 pilot with counter weight and other maintenance works.	10/Jun/2022	08:00	11/Jun/2022	18:00		PLANNED	Requested	
208	RQ94751	OCC_195	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA-PATIALA (PG) CKT-2	POWERGRID	D	For AMP of Line along with non auto mode on 400kV Ludhiana-Patiala ckt-1.	10/Jun/2022	08:00	10/Jun/2022	18:00	Kindly approve	PLANNED	Requested	
209	RQ94315	OCC_195	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1	POWERGRID	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	09/Jun/2022	08:00	10/Jun/2022	18:00		PLANNED	Requested	
210	RQ94463	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1	POWERGRID	D	FOR NCRTC diversion work	09/Jun/2022	08:00	09/Jun/2022	18:00		PLANNED	Requested	
211	RQ94471	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-2	POWERGRID	D	For Line /Bay Equipment AMP work	09/Jun/2022	08:00	09/Jun/2022	18:00		PLANNED	Requested	
212	RQ94750	OCC_195	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA-PATIALA (PG) CKT-1	POWERGRID	D	For AMP of Line along with non auto mode on 400kV Ludhiana-Patiala ckt-2.	09/Jun/2022	08:00	09/Jun/2022	18:00	Kindly approve	PLANNED	Requested	
213	RQ94030	OCC_195	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT(PG)-MUZAFFARNAGAR(UP) (PG) CKT-1	POWERGRID	D	For protection testing and other maintenance work	08/Jun/2022	10:00	08/Jun/2022	16:00		PLANNED	Requested	
214	RQ94391	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-VARANASI (PG) CKT-1	POWERGRID	D	AMP work	08/Jun/2022	09:00	08/Jun/2022	18:00		PLANNED	Requested	
215	RQ94749	OCC_195	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-1	POWERGRID	D	For AMP WORK Spacer Open	08/Jun/2022	09:00	08/Jun/2022	18:00	Kindly approve	PLANNED	Requested	
216	RQ93991	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-BHIWADI (PG) CKT-1	POWERGRID	D	OPGW cable replacement for two drums under Reliable Communication package (Auto Reclose off) - 7 kms	08/Jun/2022	08:00	15/Jun/2022	18:00		PLANNED	Requested	
217	RQ94388	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-2	POWERGRID	D	AMP of Bay equipments and Defect rectification work of Line	08/Jun/2022	08:00	08/Jun/2022	18:00		PLANNED	Requested	
218	RQ94464	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KOTA(PG) (PG) CKT-1	POWERGRID	D	For glass disc insertion in RAPP(C)-Kota line	08/Jun/2022	08:00	08/Jun/2022	18:00		PLANNED	Requested	

219	RQ94470	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-1	POWERGRID	D	For Line /Bay Equipment AMP work	08/Jun/2022	08:00	08/Jun/2022	18:00		PLANNED	Requested
220	RQ94473	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGT(B(DTL)-BAHADURGARH(PG)) (PG) CKT-1	POWERGRID	D	For Line /Bay Equipment AMP work	08/Jun/2022	08:00	08/Jun/2022	18:00		PLANNED	Requested
221	RQ94336	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-2	POWERGRID	D	Insulator Replacement and AMP Work	08/Jun/2022	08:00	08/Jun/2022	18:00		PLANNED	Requested
222	RQ94319	OCC_195	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1	POWERGRID	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	07/Jun/2022	08:00	08/Jun/2022	18:00		PLANNED	Requested
223	RQ94325	OCC_195	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-1	POWERGRID	D	Quarterly maintenance of 400 KV side bay Equipments	07/Jun/2022	08:00	07/Jun/2022	18:00		PLANNED	Requested
224	RQ94387	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-1	POWERGRID	D	AMP of Bay equipments and Defect rectification work of Line	07/Jun/2022	08:00	07/Jun/2022	18:00		PLANNED	Requested
225	RQ94517	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-BHIWADI (PG) CKT-1	POWERGRID	D	Shut down of above lines are required for fixing of 1 pilot with counter weight and other maintenance works.	07/Jun/2022	08:00	08/Jun/2022	18:00		PLANNED	Requested
226	RQ94335	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-1	POWERGRID	D	Insulator Replacement and AMP Work	07/Jun/2022	08:00	07/Jun/2022	18:00		PLANNED	Requested
227	RQ94326	OCC_195	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-2	POWERGRID	D	Quarterly maintenance of 400 KV side bay Equipments	06/Jun/2022	08:00	06/Jun/2022	18:00		PLANNED	Requested
228	RQ94458	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-1	POWERGRID	D	AMP of line and Line/bay Equipment	06/Jun/2022	08:00	06/Jun/2022	18:00		PLANNED	Requested
229	RQ94394	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1	POWERGRID	C	Transmission Line Diversion work due to construction of Delhi-Vadodara Mega Expressway by NHAI	06/Jun/2022	08:00	17/Jun/2022	18:00		PLANNED	Requested
230	RQ94395	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2	POWERGRID	C	Transmission Line Diversion work due to construction of Delhi-Vadodara Mega Expressway by NHAI	06/Jun/2022	08:00	17/Jun/2022	18:00		PLANNED	Requested
231	RQ94752	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-2	POWERGRID	D	Construction of 400kV D/C Muradnagar Simbhalli Line(under PMSTL TBCB project)	06/Jun/2022	08:00	07/Jun/2022	18:00	Span :7/0-8/0 stringing work	PLANNED	Requested
232	RQ94733	OCC_195	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1	POWERGRID	D	For rectification of Grading rings installed reverse & AMP works with 400kV Abdullapur-Deeppalpur & 400kV Deeppalpur-Bawana lines on non-auto mode.	04/Jun/2022	08:00	04/Jun/2022	18:00	Kindly approve	PLANNED	Requested
233	RQ94736	OCC_195	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1	POWERGRID	D	For TL AMP works, with 400kV Abdullapur-Bawana line on non auto mode.	03/Jun/2022	08:00	03/Jun/2022	18:00	Kindly approve	PLANNED	Requested
234	RQ94741	OCC_195	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR-HAMIRPUR (PG) CKT-1	POWERGRID	D	To take non-switchable Line Reactor In	02/Jun/2022	14:00	02/Jun/2022	14:15	Kindly approve	PLANNED	Requested
235	RQ94454	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHAGARH (PG) CKT-2	POWERGRID	D	FOR NCRTC diversion work	02/Jun/2022	10:00	02/Jun/2022	18:00		PLANNED	Requested
236	RQ94474	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT-2	POWERGRID	D	For Line /Bay Equipment AMP work	02/Jun/2022	10:00	02/Jun/2022	18:00		PLANNED	Requested
237	RQ94475	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHAGARH-MAHARANIBAGH (PG) CKT-1	POWERGRID	C	For HV test of By-pass isolator arrangement. HV kit has to be kept under Ballagarh-Dadri line , therefore line has no clearance.	02/Jun/2022	10:00	03/Jun/2022	18:00		PLANNED	Requested
238	RQ94476	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MAHARANIBAGH(PG) (PG) CKT-1	POWERGRID	C	For HV test of By-pass isolator arrangement. HV kit has to be kept under Ballagarh-Dadri line , therefore line has no clearance.	02/Jun/2022	10:00	03/Jun/2022	18:00		PLANNED	Requested
239	RQ94739	OCC_195	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR-HAMIRPUR (PG) CKT-1	POWERGRID	D	To take non-switchable Line Reactor out	02/Jun/2022	10:00	02/Jun/2022	10:15	Kindly approve	PLANNED	Requested
240	RQ94746	OCC_195	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-2	POWERGRID	D	For replacement of sub conductors in Ravi River crossing span 174-175.	02/Jun/2022	09:00	07/Jun/2022	18:00	Kindly approve	PLANNED	Requested
241	RQ94498	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-1	POWERGRID	C	FOR NHAI diversion work	02/Jun/2022	08:00	15/Jun/2022	18:00	Requested by NHAI for diversion work due to infringement of construction work of Delhi-Bombay Expressway	PLANNED	Requested
242	RQ94499	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-2	POWERGRID	C	FOR NHAI diversion work	02/Jun/2022	08:00	15/Jun/2022	18:00	Requested by NHAI for diversion work due to infringement of construction work of Delhi-Bombay Expressway	PLANNED	Requested
243	RQ94495	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHAGARH (PG) CKT-1	POWERGRID	D	For taking Line Reactor into service	01/Jun/2022	18:00	01/Jun/2022	18:30		PLANNED	Requested
244	RQ94453	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHAGARH (PG) CKT-1	POWERGRID	D	FOR NCRTC diversion work	01/Jun/2022	10:00	01/Jun/2022	18:00		PLANNED	Requested
245	RQ94494	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHAGARH (PG) CKT-1	POWERGRID	D	For taking out Line Reactor for Aircell replacement work	01/Jun/2022	09:00	01/Jun/2022	09:30		PLANNED	Requested
246	RQ94620	OCC_195	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	POWERGRID	D	"For stringing of CKT-2. Award has been placed for stringing on Circuit 2. under evacuation of Power from Pakaldul HEP in Chenab Valley HEPs. Shutdown is required to carryout stringing on circuit 2"	01/Jun/2022	09:00	30/Jun/2022	18:00	Kindly approve	PLANNED	Requested

247	RQ94203	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-1	POWERGRID	D	A/R into non auto mode for Live Line OPGW Work	01/Jan/2022	08:00	30/Jan/2022	18:00		PLANNED	Requested	
248	RQ94205	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLBHAGARH (PG) CKT-1	POWERGRID	D	A/R into non auto mode for Live Line OPGW Work	01/Jan/2022	08:00	30/Jan/2022	18:00		PLANNED	Requested	
249	RQ93990	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADR(N)-PANIPAT(BB) (PG) CKT-2	POWERGRID	D	OPGW cable replacement for one drum under Reliable Communication package (Auto Reclose off) - 4 kms	01/Jan/2022	08:00	07/Jan/2022	18:00		PLANNED	Requested	
250	RQ94441	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW(UP)-BAREILLY(PG) (PG) CKT-1	POWERGRID	C	Transmission Line Diversion work due to construction of Outer Ring Road by NHAI.	01/Jan/2022	08:00	10/Jan/2022	18:00		PLANNED	Requested	
251	RQ94720	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-KAITHAL (PG) CKT-1	POWERGRID	C	Shutdown required for line diversion works for NHAI road project. NH-152D (Smail-Narnaul) under Bharatmaia project.	01/Jan/2022	08:00	21/Jan/2022	18:00	Kindly approve	PLANNED	Requested	
252	RQ94721	OCC_195	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-KAITHAL (PG) CKT-2	POWERGRID	C	Shutdown required for line diversion works for NHAI road project. NH-152D (Smail-Narnaul) under Bharatmaia project.	01/Jan/2022	08:00	21/Jan/2022	18:00	Kindly approve	PLANNED	Requested	
253	RQ94637	OCC_195	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-KAITHAL (PG) CKT-2	POWERGRID	C	Shutdown required for line diversion works for NHAI road project. NH-152D (Smail-Narnaul) under Bharatmaia project.	01/Jan/2022	08:00	21/Jan/2022	18:00	Kindly approve	PLANNED	Requested	
254	RQ94642	OCC_195	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_2(NH)-WAGHOORA(PG) (PG) CKT-1	POWERGRID	D	Peak replacement of tower no. 91	01/Jan/2022	08:00	02/Jan/2022	18:00	Kindly approve	PLANNED	Requested	
255	RQ94178	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-KANPUR (PG) CKT-1	POWERGRID	C	For commissioning of Series line reactor at Kanpur 400kv approved under scheme to control fault level in Northern region (Phase II) in 39th SCPSNR Meeting	01/Jan/2022	08:00	15/Jan/2022	18:00		PLANNED	Requested	
256	RQ94701	OCC_195	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-1	POWERGRID	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Jan/2022	07:00	30/Jan/2022	18:00	Kindly approve	PLANNED	Requested	
257	RQ94702	OCC_195	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-2	POWERGRID	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Jan/2022	07:00	30/Jan/2022	18:00	Kindly approve	PLANNED	Requested	
258	RQ94703	OCC_195	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1	POWERGRID	D	SD Required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Nonn-auto mode is required on 400kv Amritsar-Jalandhar ckt-2, 400KV Jalandhar-Hamirpur ckt-1 & 400KV Hamirpur-Parbati Pooling Banala ckt-1.	01/Jan/2022	07:00	05/Jan/2022	18:00	Kindly approve	PLANNED	Requested	
259	RQ94023	OCC_195	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SULTANPUR(UP)-LUCKNOW_1(PG) (PG) CKT-1	POWERGRID,UPPTCL	D	For Routine bay maintenance	26/Jan/2022	10:00	26/Jan/2022	18:00		PLANNED	Requested	
260	RQ94417	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(UP)-AGRA FATEHBAD(UP) (PG) CKT-2	POWERGRID,UPPTCL	D	Insulation sleeve installation work	20/Jan/2022	10:00	20/Jan/2022	18:00		PLANNED	Requested	
261	RQ94029	OCC_195	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA(UPC)-NAWADA(HV) (PG) CKT-1	POWERGRID,UPPTCL	D	For General maintenance work	12/Jan/2022	09:30	12/Jan/2022	15:00	There will be no any supply interruption due to this shut down.Load of sub station will be feed through 400kv (765KV S/S) Greater noida to 400KV S/S Greater Noida Ckt-I&II and 400kv Dadri line.	PLANNED	Requested	
262	RQ94042	OCC_195	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(UP)-AGRA FATEHBAD(UP) (PG) CKT-2	POWERGRID,UPPTCL	D	Jumper Tightening work	10/Jan/2022	10:00	10/Jan/2022	17:00		PLANNED	Requested	
263	RQ94040	OCC_195	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)-AGRA FATEHBAD(UP) (PG) CKT-1	POWERGRID,UPPTCL	D	Jumper Tightening work	07/Jan/2022	10:00	07/Jan/2022	17:00		PLANNED	Requested	
264	RQ94680	OCC_195	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-SAINI(HP) (PKTCL) CKT-1	PKTCL	D	SD required for removal of Aviation Globules for OPGW installation works under ULDC scheme.	26/Jan/2022	07:00	30/Jan/2022	18:00	Kindly approve	PLANNED	Requested	
265	RQ94675	OCC_195	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_2(NH)-SAINI(HP) (PKTCL) CKT-1	PKTCL	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	26/Jan/2022	07:00	30/Jan/2022	18:00	Kindly approve	PLANNED	Requested	
266	RQ94676	OCC_195	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_2(NH)-SAINI(HP) (PKTCL) CKT-1	PKTCL	D	SD required for removal of Aviation Globules for OPGW installation works under ULDC scheme.	21/Jan/2022	07:00	25/Jan/2022	18:00	Kindly approve	PLANNED	Requested	
267	RQ94674	OCC_195	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_2(NH)-SAINI(HP) (PKTCL) CKT-1	PKTCL	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Jan/2022	07:00	20/Jan/2022	18:00	Kindly approve	PLANNED	Requested	
268	RQ94679	OCC_195	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-SAINI(HP) (PKTCL) CKT-1	PKTCL	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Jan/2022	07:00	25/Jan/2022	18:00	Kindly approve	PLANNED	Requested	
269	RQ94028	OCC_195	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA_2(UPC)-GR.NOIDA(UPC) (UP) CKT-2	UPPTCL	D	For looping Chopping of tree	25/Jan/2022	10:30	25/Jan/2022	18:00	There will be no any supply interruption due to this shut down.Load of sub station will be feed through 400kv (765KV S/S) Greater noida to 400KV S/S Greater Noida Ckt-I,400KV Dadri line and 400kv Nawada Line	PLANNED	Requested	

270	RQ94022	OCC_195	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-SULTANPUR(UP) (UP) CKT-1	UPPTCL	D	For Routine bay maintenance	20/Jun/2022	10:00	20/Jun/2022	18:00		PLANNED	Requested	
271	RQ94043	OCC_195	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-AGRA FATEHBAD (UP) CKT-1	UPPTCL	D	Defective Polymer replacement work	17/Jun/2022	10:00	17/Jun/2022	17:00		PLANNED	Requested	
272	RQ94041	OCC_195	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-MATHURA (UP) CKT-2	UPPTCL	D	Defective Polymer replacement work	14/Jun/2022	10:00	14/Jun/2022	17:00		PLANNED	Requested	
273	RQ94038	OCC_195	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-AGRA SOUTH (UP) CKT-1	UPPTCL	D	routine maintenance and testing work	13/Jun/2022	09:00	15/Jun/2022	18:00		PLANNED	Requested	
274	RQ94490	OCC_195	slidcup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)-MAU(UP) (UP) CKT-1	UPPTCL	D	Cleaning of Disc/Polymer insulator, removing bird beat from insulators at different locations of line	09/Jun/2022	08:00	12/Jun/2022	17:00		PLANNED	Requested	
275	RQ94160	OCC_195	slidcup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV REWA ROAD-PANKI (UP) CKT-1	UPPTCL	D	Bay Maintenance & Protection testing.	09/Jun/2022	08:00	10/Jun/2022	17:00		PLANNED	Requested	
276	RQ94424	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-SIKANDRABAD (UP) CKT-1	UPPTCL	C	Overhead crossing stringing work of 400 KV Aligarh- Kurja D/C line for M/S THDC under consultancy work.	08/Jun/2022	08:00	09/Jun/2022	18:00		PLANNED	Requested	
277	RQ94423	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HARDUAGANJ - SIKANDRABAD (UP) CKT-1	UPPTCL	C	Overhead crossing stringing work of 400 KV Aligarh- Kurja D/C line for M/S THDC under consultancy work.	08/Jun/2022	08:00	09/Jun/2022	18:00		PLANNED	Requested	
278	RQ94152	OCC_195	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH-AZAMGARH (UP) CKT-1	UPPTCL	D	Complete tightening of Bay	07/Jun/2022	10:00	07/Jun/2022	17:30	The line will not remain in service & there will be no power flow through the line	PLANNED	Requested	
279	RQ94159	OCC_195	slidcup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO-PANKI (UP) CKT-1	UPPTCL	D	Bay Maintenance & Protection testing.	07/Jun/2022	08:00	08/Jun/2022	17:00		PLANNED	Requested	
280	RQ94024	OCC_195	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_B-SULTANPUR (UP) CKT-1	UPPTCL	D	For Routine bay maintenance	06/Jun/2022	10:00	06/Jun/2022	18:00		PLANNED	Requested	
281	RQ94153	OCC_195	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)-SARNATH(UP) (UP) CKT-2	UPPTCL	D	Complete tightening of Bay	06/Jun/2022	09:30	06/Jun/2022	18:00	The line will not remain in service & there will be no power flow through the line	PLANNED	Requested	
282	RQ94031	OCC_195	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUZAFFARNAGAR-ATAUR (UP) CKT-1	UPPTCL	D	Looping chooping and tree cutting, jumper tightening	06/Jun/2022	09:00	07/Jun/2022	18:00		PLANNED	Requested	
283	RQ94580	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ATAUR-MURADNAGAR_1 (UP) CKT-1	UPPTCL	D	Construction of 400KV D/C Muradnagar Simbhalli Line(under PMSTL TBCB project)	06/Jun/2022	08:00	07/Jun/2022	18:00	Span :11/0-12/0 stringing work	PLANNED	Requested	
284	RQ94037	OCC_195	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA SOUTH(UP)-FIROZABAD(PJFTL) (UP) CKT-1	UPPTCL	D	Installation of Bird Flight Diverter	05/Jun/2022	08:00	05/Jun/2022	18:00		PLANNED	Requested	
285	RQ94025	OCC_195	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-UNNAO (UP) CKT-1	UPPTCL	D	1. shut down required for dismantling of damaged bird guard. 2. Routine Protection Testing and Preventive Maintenance of Bay at 400 KV S/S Unnao.	05/Jun/2022	08:00	08/Jun/2022	18:00		PLANNED	Requested	
286	RQ94422	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MURADNAGAR_2-MATHURA (UP) CKT-1	UPPTCL	C	Overhead crossing stringing work of 400 KV Aligarh- Kurja D/C line for M/S THDC under consultancy work.	04/Jun/2022	08:00	05/Jun/2022	18:00		PLANNED	Requested	
287	RQ94039	OCC_195	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD(UP)-FIROZABAD(PJFTL) (UP) CKT-1	UPPTCL	D	Relay and other Testing, Annual Maintenance work	03/Jun/2022	08:00	03/Jun/2022	19:00		PLANNED	Requested	
288	RQ94065	OCC_195	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-ANPARA_D (UP) CKT-2	UPPTCL	D	Testing of Line CT, Line CVT, Bay CT and Circuit breaker (Main Bay- 407)	02/Jun/2022	09:00	02/Jun/2022	18:00	"Annual Testing of Line and Bay Equipments. There will be no effect on Power Flow as 765 KV Anpara-D to Lanco and 400 KV Anpara-D to Anpara-B Line-1 will remain in charged condition."	PLANNED	Requested	
289	RQ94027	OCC_195	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-2	UPPTCL	D	preventive maintenance and testing	02/Jun/2022	08:00	02/Jun/2022	18:00		PLANNED	Requested	
290	RQ94026	OCC_195	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-1	UPPTCL	D	preventive maintenance and testing	01/Jun/2022	08:00	01/Jun/2022	18:00		PLANNED	Requested	
291	RQ94455	OCC_195	slidcup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_B-SULTANPUR (UP) CKT-1	UPPTCL	C	For Construction of tower at Location no.-479 and other maintenance work at S/S	01/Jun/2022	08:00	07/Jun/2022	18:00		PLANNED	Requested	
292	RQ94098	OCC_195	indigrd_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KADARPUR - PRITHALA (GPTL) CKT-2	GPTL	D	For Annual maintenance work	24/Jun/2022	08:00	24/Jun/2022	20:00	AMP Work	PLANNED	Requested	
293	RQ94096	OCC_195	indigrd_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KADARPUR - SOHNA ROAD (GPTL) CKT-1	GPTL	D	For Annual maintenance work	22/Jun/2022	08:00	22/Jun/2022	20:00	AMP Work	PLANNED	Requested	
294	RQ94177	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH(PG)-PRITHALA (GPTL) (GPTL) CKT-2	GPTL	D	Stringing work of 400 KV Aligarh- Kurja D/C line for M/S THDC consultancy work.	01/Jun/2022	08:00	02/Jun/2022	18:00		PLANNED	Requested	
295	RQ94176	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH(PG)-PRITHALA (GPTL) (GPTL) CKT-1	GPTL	D	Stringing work of 400 KV Aligarh- Kurja D/C line for M/S THDC consultancy work.	01/Jun/2022	08:00	02/Jun/2022	18:00		PLANNED	Requested	
296	RQ94316	OCC_195	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-1	RRVPNL	D	Maintenance work of bay equipments , isolators and testing work of bay equipments.	23/Jun/2022	08:00	23/Jun/2022	18:00		PLANNED	Requested	
297	RQ94321	OCC_195	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-RATANGARH (RS) CKT-1	RRVPNL	D	Maintenance work of bay equipments , isolators and testing work of bay equipments.	21/Jun/2022	08:00	21/Jun/2022	18:00		PLANNED	Requested	

298	RQ94310	OCC_195	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	C	1. Calibration of line metering CTs and Energy meters. 2. Annual maintenance and testing of Line/Bay equipments.	16/Jun/2022	08:00	17/Jun/2022	18:00			PLANNED	Requested
299	RQ94311	OCC_195	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-JODHPUR (RS) CKT-1	RRVPNL	D	2nd Quarterly Preventive Maintenance	15/Jun/2022	18:00	15/Jun/2022	23:00			PLANNED	Requested
300	RQ94308	OCC_195	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2	RRVPNL	C	1. Calibration of line metering CTs and Energy meters. 2. Annual maintenance and testing of Line/Bay equipments.	14/Jun/2022	08:00	15/Jun/2022	18:00			PLANNED	Requested
301	RQ94313	OCC_195	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-HEERAPURA (RS) CKT-2	RRVPNL	D	Quarterly maintenance of 400 KV side bay Equipments	13/Jun/2022	08:00	13/Jun/2022	18:00			PLANNED	Requested
302	RQ94292	OCC_195	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHILWARA-CHITTORGARH (RS) CKT-2	RRVPNL	D	Routine Maintenance and testing of 400 KV CHITTOR-BHILWARA CKT-2 BAY(4152B)& ASSOCIATED EQUIPMENTS	13/Jun/2022	08:00	13/Jun/2022	18:00			PLANNED	Requested
303	RQ94307	OCC_195	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	D	Calibration of line metering CTs and Energy meters.	13/Jun/2022	08:00	13/Jun/2022	18:00			PLANNED	Requested
304	RQ94328	OCC_195	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-2	RRVPNL	D	2nd Quarterly Preventive Maintenance alongwith 50 MVAR line reactor at Jodhpur	13/Jun/2022	08:00	13/Jun/2022	18:00			PLANNED	Requested
305	RQ94309	OCC_195	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHILWARA(RS)-CHHABRA(RVUN) (RS) CKT-1	RRVPNL	D	Routine maintenance and testing of 400 KV CHHABRA LINE & BAY(4352A)& ASSOCIATED EQUIPMENTS alongwith 50 MVAR line reactor at Bhilwara	11/Jun/2022	08:00	11/Jun/2022	18:00			PLANNED	Requested
306	RQ94312	OCC_195	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-HEERAPURA (RS) CKT-1	RRVPNL	D	Quarterly maintenance of 400 KV side bay Equipments	10/Jun/2022	08:00	10/Jun/2022	18:00			PLANNED	Requested
307	RQ94327	OCC_195	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-1	RRVPNL	D	2nd Quarterly Preventive Maintenance	10/Jun/2022	08:00	10/Jun/2022	18:00			PLANNED	Requested
308	RQ94296	OCC_195	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-AJMER (RS) CKT-2	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF BAY EQUIPMENTS OF 400 KV AJMER-PHAGI CKT-II LINE & BAY (410) & TIE 400 KV AJMER-PHAGI CKT-II (411)	10/Jun/2022	08:00	10/Jun/2022	18:00			PLANNED	Requested
309	RQ94320	OCC_195	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-HEERAPURA (RS) CKT-1	RRVPNL	D	Quarterly maintenance of 400 KV side bay Equipments	09/Jun/2022	08:00	09/Jun/2022	18:00			PLANNED	Requested
310	RQ94314	OCC_195	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-JODHPUR (RS) CKT-1	RRVPNL	D	2nd Quarterly Preventive Maintenance	09/Jun/2022	08:00	09/Jun/2022	18:00			PLANNED	Requested
311	RQ94291	OCC_195	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHILWARA-CHITTORGARH (RS) CKT-1	RRVPNL	D	Routine Maintenance and testing of 400 KV CHITTOR-BHILWARA CKT-1 BAY(4252B) ASSOCIATED EQUIPMENTS	09/Jun/2022	08:00	09/Jun/2022	18:00			PLANNED	Requested
312	RQ94317	OCC_195	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HEERAPURA-HINDAUN (RS) CKT-1	RRVPNL	D	Quarterly maintenance of 400 KV side bay Equipments	08/Jun/2022	08:00	08/Jun/2022	18:00			PLANNED	Requested
313	RQ94306	OCC_195	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER-BHILWARA (RS) CKT-2	RRVPNL	D	Routine maintenance and testing of 400 KV AJMER-BHILWARA CKT-2 BAY(4452B) ASSOCIATED EQUIPMENTS	07/Jun/2022	08:00	07/Jun/2022	18:00			PLANNED	Requested
314	RQ94288	OCC_195	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH SCTPS(RVUN)-BIKANER(RS) (RS) CKT-2	RRVPNL	D	Testing by Protection Wing	06/Jun/2022	08:00	06/Jun/2022	18:00			PLANNED	Requested
315	RQ94305	OCC_195	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER-BHILWARA (RS) CKT-1	RRVPNL	D	Routine Maintenance and testing of 400 KV AJMER-BHILWARA CKT-1 BAY(4352B) ASSOCIATED EQUIPMENTS	06/Jun/2022	08:00	06/Jun/2022	18:00			PLANNED	Requested
316	RQ94324	OCC_195	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-JODHPUR (RS) CKT-1	RRVPNL	D	2nd Quarterly Preventive Maintenance alongwith 50 MVAR line reactor at Jodhpur	06/Jun/2022	08:00	06/Jun/2022	18:00			PLANNED	Requested
317	RQ94287	OCC_195	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH SCTPS(RVUN)-BIKANER(RS) (RS) CKT-1	RRVPNL	D	Testing by Protection Wing	03/Jun/2022	08:00	03/Jun/2022	18:00			PLANNED	Requested
318	RQ94672	OCC_195	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,PO WERGRID	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	23/Jun/2022	07:00	30/Jun/2022	18:00	Kindly approve		PLANNED	Requested
319	RQ94616	OCC_195	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,PO WERGRID	D	400kV Banala-Parbati-III Line at Banala SS	22/Jun/2022	10:00	22/Jun/2022	17:00	Kindly approve		PLANNED	Requested
320	RQ94673	OCC_195	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,PO WERGRID	D	SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Non-auto mode is required on 400kV Nalagarh-Banala Ckt-I.	10/Jun/2022	07:00	22/Jun/2022	18:00	Kindly approve		PLANNED	Requested
321	RQ94615	OCC_195	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH(PG)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,PO WERGRID	D	For Bay AMP works. Double Main scheme is implemented at GIS Banala, therefore, Banala-Nalagarh Transmission Line shall also be under shutdown.	04/Jun/2022	10:00	04/Jun/2022	17:00	Kindly approve		PLANNED	Requested
322	RQ94671	OCC_195	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,PO WERGRID	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Jun/2022	07:00	09/Jun/2022	18:00	Kindly approve		PLANNED	Requested

323	RQ94681	OCC_195	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,PO WERGRID	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Jun/2022	07:00	30/Jun/2022	18:00	Kindly approve	PLANNED	Requested	
324	RQ94436	OCC_195	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	Jumper tightening	17/Jun/2022	08:00	17/Jun/2022	17:00		PLANNED	Requested	
325	RQ94434	OCC_195	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	Spacer tightening	15/Jun/2022	08:00	15/Jun/2022	17:00		PLANNED	Requested	
326	RQ94435	OCC_195	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	Fixing of earth wire	15/Jun/2022	08:00	15/Jun/2022	17:00		PLANNED	Requested	
327	RQ94433	OCC_195	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	Spacer tightening	09/Jun/2022	08:00	09/Jun/2022	17:00		PLANNED	Requested	
328	RQ94432	OCC_195	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	Conductor repair	08/Jun/2022	08:00	08/Jun/2022	17:00		PLANNED	Requested	
329	RQ94430	OCC_195	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-1	HVPNL	C	For attending gas leakage dismantling of breaker	06/Jun/2022	09:00	07/Jun/2022	23:00		PLANNED	Requested	
330	RQ94431	OCC_195	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	Conductor repair	03/Jun/2022	08:00	03/Jun/2022	17:00		PLANNED	Requested	
331	RQ94299	OCC_195	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-BABAI(RS) (NRSS36) CKT-1	POWERG RID,NRSS 36	D	Quarterly Maintenance	16/Jun/2022	07:00	16/Jun/2022	13:00		PLANNED	Requested	
332	RQ94297	OCC_195	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-BABAI(RS) (NRSS36) CKT-1	POWERG RID,NRSS 36	D	Quarterly Maintenance	10/Jun/2022	07:00	10/Jun/2022	13:00		PLANNED	Requested	
333	RQ94472	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-3	POWERL NK,POWE RGRID	D	For Line /Bay Equipment AMP work	10/Jun/2022	08:00	10/Jun/2022	18:00		PLANNED	Requested	
334	RQ94582	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT-2	POWERL NK,POWE RGRID	D	Construction of 400kV D/C Muradnagar Simbhvali Line(under PMSTL TBCB project)	08/Jun/2022	08:00	09/Jun/2022	18:00	Span :50/0-51/0 stringing work	PLANNED	Requested	
335	RQ94581	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT-1	POWERL NK,POWE RGRID	D	Construction of 400kV D/C Muradnagar Simbhvali Line(under PMSTL TBCB project)	08/Jun/2022	08:00	09/Jun/2022	18:00	Span :50/0-51/0 stringing work	PLANNED	Requested	
336	RQ94578	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-3	POWERL NK,POWE RGRID	D	Construction of 400kV D/C Muradnagar Simbhvali Line(under PMSTL TBCB project)	06/Jun/2022	08:00	07/Jun/2022	18:00	Span :5A/0-7/0 stringing work.S/D may be availed in last week of may month	PLANNED	Requested	
337	RQ94579	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-4	POWERL NK,POWE RGRID	D	Construction of 400kV D/C Muradnagar Simbhvali Line(under PMSTL TBCB project)	06/Jun/2022	08:00	07/Jun/2022	18:00	Span :5A/0-7/0 stringing work.S/D may be availed in last week of may month	PLANNED	Requested	
338	RQ94400	OCC_195	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-MUZAFFARNAGAR(UP) (PTCUL) CKT-1	PTCUL	D	for lopping-chopping of trees, removing bird's nest and maintenance work	08/Jun/2022	09:00	08/Jun/2022	17:00		PLANNED	Requested	
339	RQ94437	OCC_195	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHINDERGARH(A PL)-DHANODA(HV) (ATIL) CKT-1	ATIL	C	For attending gas leakage dismantling of breaker	08/Jun/2022	09:00	09/Jun/2022	23:00		PLANNED	Requested	
340	RQ94280	OCC_195	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	08/Jun/2022	08:00	08/Jun/2022	18:00		PLANNED	Requested	
341	RQ94276	OCC_195	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2	PSTCL	D	For Jumper Tightening, disc cleaning and tree cutting between Tower No. 91 to 110	08/Jun/2022	08:00	08/Jun/2022	18:00		PLANNED	Requested	
342	RQ94272	OCC_195	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	07/Jun/2022	08:00	07/Jun/2022	18:00		PLANNED	Requested	
343	RQ94271	OCC_195	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	06/Jun/2022	08:00	06/Jun/2022	18:00		PLANNED	Requested	
344	RQ94275	OCC_195	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2	PSTCL	D	For Jumper Tightening, disc cleaning and tree cutting between Tower No. 71 to 90	06/Jun/2022	08:00	06/Jun/2022	18:00		PLANNED	Requested	
345	RQ94270	OCC_195	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1	PSTCL	D	For Jumper Tightening, disc cleaning and tree cutting between Tower No. 91 to 110	04/Jun/2022	08:00	04/Jun/2022	18:00		PLANNED	Requested	
346	RQ94268	OCC_195	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(PS) (PS) CKT-2	PSTCL	D	Jumper Checking/Tightening and tree trimming between tower no- 110 to 150	03/Jun/2022	08:00	04/Jun/2022	18:00		PLANNED	Requested	
347	RQ94264	OCC_195	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1	PSTCL	D	For Jumper Tightening, disc cleaning and tree cutting between Tower No. 71 to 90	01/Jun/2022	08:00	01/Jun/2022	18:00		PLANNED	Requested	
348	RQ94267	OCC_195	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(PS) (PS) CKT-1	PSTCL	D	Jumper Checking/Tightening and tree trimming between tower no- 60 to 100	01/Jun/2022	08:00	01/Jun/2022	18:00		PLANNED	Requested	
349	RQ94696	OCC_195	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2	PSTCL	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Jun/2022	07:00	30/Jun/2022	18:00	Kindly approve	PLANNED	Requested	
350	RQ94699	OCC_195	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-1	PSTCL	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Jun/2022	07:00	30/Jun/2022	18:00	Kindly approve	PLANNED	Requested	
351	RQ94700	OCC_195	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-2	PSTCL	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Jun/2022	07:00	30/Jun/2022	18:00	Kindly approve	PLANNED	Requested	
352	RQ94695	OCC_195	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	PSTCL	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Jun/2022	07:00	30/Jun/2022	18:00	Kindly approve	PLANNED	Requested	
353	RQ94639	OCC_195	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_1(NH)-AMARGARH(NRSS XXIX) (NRSS XXIX) CKT-2	POWERG RID,NRSS XXIX	D	Broken insulator replacement at T.No 95 with non auto of 400KV URI Wagoora Ckt-1	08/Jun/2022	08:00	08/Jun/2022	19:00	Kindly approve	PLANNED	Requested	

354	RQ94692	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH(PG) (DTL) CKT-1	POWERGRID,DTL	D	ATTENDING CT OIL LEAKAGES OF ALL PHASES OF MAIN BAY 406	07/Jun/2022	08:00	07/Jun/2022	14:00			PLANNED	Requested
355	RQ94691	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH(PG) (DTL) CKT-1	POWERGRID,DTL	D	ATTENDING CT OIL LEAKAGES OF ALL PHASES OF MAIN BAY 406	06/Jun/2022	08:00	06/Jun/2022	14:00			PLANNED	Requested
356	RQ94688	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH(PG) (DTL) CKT-1	POWERGRID,DTL	D	ATTENDING CT OIL LEAKAGES OF ALL PHASES OF MAIN BAY 404	02/Jun/2022	08:00	02/Jun/2022	14:00			PLANNED	Requested
357	RQ94682	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH(PG) (DTL) CKT-1	POWERGRID,DTL	D	ATTENDING CT OIL LEAKAGES OF ALL PHASES OF MAIN BAY 404	01/Jun/2022	08:00	01/Jun/2022	14:00			PLANNED	Requested
358	RQ94513	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADR(NT)-LONI HARSH VIHAR(DV) (NT) CKT-1	NTPC	D	Construction of 400kv D/C Muradnagar Simbhvali Line(under PMSTL TBCB project)	01/Jun/2022	08:00	03/Jun/2022	18:00	Span :4/0-5A/0 stringing work. 5/D may be availed in last week of may		PLANNED	Requested
359	RQ94514	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADR(NT)-LONI HARSH VIHAR(DV) (NT) CKT-2	NTPC	D	Construction of 400kv D/C Muradnagar Simbhvali Line(under PMSTL TBCB project)	01/Jun/2022	08:00	03/Jun/2022	18:00	Span :4/0-5A/0 stringing work. 5/D may be availed in last week of may		PLANNED	Requested
360	RQ94217	OCC_195	sldev_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADR(NT)-LONI HARSH VIHAR(DV) (NT) CKT-2	NTPC	D	Removal of bird nests from Gantry	01/Jun/2022	06:00	01/Jun/2022	09:00			PLANNED	Requested
361	RQ94693	OCC_195	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-MALERKOTLA(PG) (SEKURA) CKT-1	SEKURA	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Jun/2022	07:00	30/Jun/2022	18:00	Kindly approve		PLANNED	Requested
362	RQ94694	OCC_195	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-MALERKOTLA(PG) (SEKURA) CKT-2	SEKURA	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Jun/2022	07:00	30/Jun/2022	18:00	Kindly approve		PLANNED	Requested
363	RQ94570	OCC_195	cpcc1_sd	BUS	400KV BUS 2 AT BALLABHGARH(PG)	POWERGRID	D	For Bus Bar protection retrofitment work	30/Jun/2022	08:00	30/Jun/2022	18:00			PLANNED	Requested
364	RQ94572	OCC_195	cpcc1_sd	BUS	400KV BUS 4 AT BALLABHGARH(PG)	POWERGRID	D	For Bus Bar protection retrofitment work	30/Jun/2022	08:00	30/Jun/2022	18:00			PLANNED	Requested
365	RQ94556	OCC_195	cpcc1_sd	BUS	400KV BUS 2 AT MEERUT(PG)	POWERGRID	D	AMP work	29/Jun/2022	08:00	29/Jun/2022	18:00			PLANNED	Requested
366	RQ94569	OCC_195	cpcc1_sd	BUS	400KV BUS 1 AT BALLABHGARH(PG)	POWERGRID	D	For Bus Bar protection retrofitment work	29/Jun/2022	08:00	29/Jun/2022	18:00			PLANNED	Requested
367	RQ94571	OCC_195	cpcc1_sd	BUS	400KV BUS 3 AT BALLABHGARH(PG)	POWERGRID	D	For Bus Bar protection retrofitment work	29/Jun/2022	08:00	29/Jun/2022	18:00			PLANNED	Requested
368	RQ94557	OCC_195	cpcc1_sd	BUS	400KV BUS 1 AT BAHADURGARH(PG)	POWERGRID	D	AMP WORK	28/Jun/2022	08:00	28/Jun/2022	18:00			PLANNED	Requested
369	RQ94555	OCC_195	cpcc1_sd	BUS	400KV BUS 1 AT MEERUT(PG)	POWERGRID	D	AMP work	28/Jun/2022	08:00	28/Jun/2022	18:00			PLANNED	Requested
370	RQ94664	OCC_195	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)	POWERGRID	D	For new Busbar Protection testing	28/Jun/2022	08:00	28/Jun/2022	18:00			PLANNED	Requested
371	RQ94566	OCC_195	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 2	POWERGRID	D	Construction works related to Bus-2 Sectionalizer under Amar Raja package	27/Jun/2022	17:00	30/Jun/2022	23:00			PLANNED	Requested
372	RQ94724	OCC_195	cpcc1_sd	BUS	400KV BUS 2 AT MANESAR(PG)	POWERGRID	D	TESTING VALIDATION OF OPERATION AFTER SCADA UPGRADATION WORK	27/Jun/2022	12:15	27/Jun/2022	16:00	400 KV BAY 404 BUS COUPLER along with 400 kv BUS 1 and BUS 2 at GIS MANESAR S/S		PLANNED	Requested
373	RQ94723	OCC_195	cpcc1_sd	BUS	400KV BUS 1 AT MANESAR(PG)	POWERGRID	D	TESTING VALIDATION OF OPERATION AFTER SCADA UPGRADATION WORK	27/Jun/2022	12:15	27/Jun/2022	16:00	400 KV BAY 404 BUS COUPLER along with 400 kv BUS 1 and BUS 2 at GIS MANESAR S/S		PLANNED	Requested
374	RQ94663	OCC_195	cpcc1_sd	BUS	400KV BUS 3 AT MANDOLA(PG)	POWERGRID	D	For new Busbar Protection testing	27/Jun/2022	08:00	27/Jun/2022	18:00			PLANNED	Requested
375	RQ94662	OCC_195	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)	POWERGRID	D	For new Busbar Protection testing	26/Jun/2022	08:00	26/Jun/2022	18:00			PLANNED	Requested
376	RQ94661	OCC_195	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)	POWERGRID	D	For new Busbar Protection testing	25/Jun/2022	08:00	25/Jun/2022	18:00			PLANNED	Requested
377	RQ94568	OCC_195	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 2	POWERGRID	D	For construction related works of 765 kv ICT-4 & 400 kv Fatehgarh-3 Line	23/Jun/2022	17:00	29/Jun/2022	23:00			PLANNED	Requested
378	RQ94565	OCC_195	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 1	POWERGRID	D	Construction works related to Bus-1 Sectionalizer under Amar Raja package	22/Jun/2022	17:00	25/Jun/2022	23:00			PLANNED	Requested
379	RQ94558	OCC_195	cpcc1_sd	BUS	400KV BUS 2 AT BAHADURGARH(PG)	POWERGRID	D	AMP WORK	22/Jun/2022	08:00	22/Jun/2022	18:00			PLANNED	Requested
380	RQ94564	OCC_195	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 2	POWERGRID	D	For Extension of Bus Bar by M/s Tata	16/Jun/2022	17:00	16/Jun/2022	23:00			PLANNED	Requested
381	RQ94195	OCC_195	cpcc3_sd	BUS	400KV BUS 2 AT BALIA(PG)	POWERGRID	D	AMP works	16/Jun/2022	10:00	16/Jun/2022	18:00			PLANNED	Requested
382	RQ94191	OCC_195	cpcc3_sd	BUS	400KV BUS 2 AT ORAI(PG)	POWERGRID	D	AMP works	16/Jun/2022	10:00	16/Jun/2022	18:00			PLANNED	Requested
383	RQ94636	OCC_195	cpcc2_sd	BUS	400KV BUS 1 AT MALERKOTLA(PG)	POWERGRID	D	For AMP of BUS	16/Jun/2022	08:00	16/Jun/2022	18:00	Kindly approve		PLANNED	Requested
384	RQ94194	OCC_195	cpcc3_sd	BUS	400KV BUS 1 AT BALIA(PG)	POWERGRID	D	AMP works	15/Jun/2022	10:00	15/Jun/2022	18:00			PLANNED	Requested
385	RQ94563	OCC_195	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 1	POWERGRID	D	bus bar extension, jumpering and stability related to ICT-6 by M/s Tata	13/Jun/2022	17:00	14/Jun/2022	23:00			PLANNED	Requested
386	RQ94551	OCC_195	cpcc1_sd	BUS	400KV BUS 2 AT HISSAR(PG)	POWERGRID	D	AMP work	11/Jun/2022	08:00	11/Jun/2022	18:00			PLANNED	Requested
387	RQ94669	OCC_195	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)	POWERGRID	D	FOR AMP WORK	09/Jun/2022	08:00	09/Jun/2022	18:00			PLANNED	Requested
388	RQ94550	OCC_195	cpcc1_sd	BUS	400KV BUS 1 AT HISSAR(PG)	POWERGRID	D	Replacement of defective R-Ph CVT	09/Jun/2022	08:00	09/Jun/2022	18:00			PLANNED	Requested
389	RQ94567	OCC_195	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 1	POWERGRID	D	For construction related works of 765 kv ICT-4 & 400 kv Fatehgarh-3 Line	08/Jun/2022	17:00	13/Jun/2022	23:00			PLANNED	Requested
390	RQ94193	OCC_195	cpcc3_sd	BUS	400KV BUS 2 AT LUCKNOW_1(PG)	POWERGRID	D	AMP works	08/Jun/2022	10:00	08/Jun/2022	18:00			PLANNED	Requested
391	RQ94670	OCC_195	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)	POWERGRID	D	FOR AMP WORK	08/Jun/2022	08:00	08/Jun/2022	18:00			PLANNED	Requested
392	RQ94658	OCC_195	cpcc1_sd	BUS	400KV BUS 2 AT BHIWADI(PG)	POWERGRID	C	GIS Bay Extension at Bhiwadi	08/Jun/2022	08:00	09/Jun/2022	20:00			PLANNED	Requested
393	RQ94192	OCC_195	cpcc3_sd	BUS	400KV BUS 1 AT LUCKNOW_1(PG)	POWERGRID	D	AMP works	06/Jun/2022	10:00	06/Jun/2022	18:00			PLANNED	Requested
394	RQ94657	OCC_195	cpcc1_sd	BUS	400KV BUS 1 AT BHIWADI(PG)	POWERGRID	C	GIS Bay Extension at Bhiwadi	06/Jun/2022	08:00	07/Jun/2022	20:00			PLANNED	Requested

395	RQ94552	OCC_195	cpcc1_sd	BUS	400 KV BIKANER(PG) - BUS 2	POWERGRID	D	FOR PEAK ERECTION ACTIVITY NEAR 400KV BUS2 & ICTs	05/Jun/2022	17:00	10/Jun/2022	23:00			PLANNED	Requested
396	RQ94559	OCC_195	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 1	PKTSL	D	Bay extension work under PBTSL (Shutdown requested by KEC)-Isolator Alignment & IPS Tube Erection	28/Jun/2022	08:00	30/Jun/2022	18:00			PLANNED	Requested
397	RQ94560	OCC_195	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 2	PKTSL	D	Bay extension work under PBTSL (Shutdown requested by KEC)-Isolator Alignment & IPS Tube Erection	25/Jun/2022	08:00	27/Jun/2022	18:00			PLANNED	Requested
398	RQ94562	OCC_195	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 2	PKTSL	D	Bay extension work under PBTSL (Shutdown requested by KEC)-Isolator Alignment & IPS Tube Erection	22/Jun/2022	08:00	24/Jun/2022	18:00			PLANNED	Requested
399	RQ94561	OCC_195	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 2	PKTSL	D	Bay extension work under PBTSL (Shutdown requested by KEC)-Isolator Alignment & IPS Tube Erection	14/Jun/2022	08:00	15/Jun/2022	18:00			PLANNED	Requested
400	RQ94238	OCC_195	cpcc3_sd	BUS	400KV BUS 1 AT PANKI(UP)	UPPTCL	C	For retrofitment of 89A isolator of 400KV Kanpur-Panki-2 at UPPCL Panki under AddCap	23/Jun/2022	10:00	26/Jun/2022	18:00			PLANNED	Requested
401	RQ93916	OCC_195	stuup_sd	BUS	400KV BUS 1 AT SIKANDRABAD(UP)	UPPTCL	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by Bus-2)	07/Jun/2022	07:00	07/Jun/2022	17:00			PLANNED	Requested
402	RQ93915	OCC_195	stuup_sd	BUS	400KV BUS 2 AT SARNATH(UP)	UPPTCL	C	Tightening of 29B Isolator assembly of Various 400KV Bays	06/Jun/2022	09:00	08/Jun/2022	18:00			PLANNED	Requested
403	RQ93914	OCC_195	stuup_sd	BUS	400KV BUS 2 AT LUCKNOW(UP)	UPPTCL	C	For retrofitting of old Electromechanical type Bus-Bar Protection Panel with new Numerical Bus-Bar Protection Panel	05/Jun/2022	09:00	15/Jun/2022	17:00			PLANNED	Requested
404	RQ94071	OCC_195	slcrs_sd	BUS	400KV BUS 1 AT BABAI(RS)	RRVPLN	D	Quarterly Maintenance	23/Jun/2022	08:00	23/Jun/2022	18:00			PLANNED	Requested
405	RQ94075	OCC_195	slcrs_sd	BUS	400KV BUS 1 AT HEERAPURA(RS)	RRVPLN	D	Quarterly maintenance of 400 KV side bay Equipments (400/220, ILT-1,2,3 & 4 and 400 KV Bassi-I, Bassi-II will remain on during shutdown period through 400 KV Main Bus-2 and Tie C.B.s.	20/Jun/2022	08:00	20/Jun/2022	18:00			PLANNED	Requested
406	RQ94072	OCC_195	slcrs_sd	BUS	400KV BUS 2 AT BABAI(RS)	RRVPLN	D	Quarterly Maintenance	17/Jun/2022	08:00	17/Jun/2022	18:00			PLANNED	Requested
407	RQ94076	OCC_195	slcrs_sd	BUS	400KV BUS 2 AT HEERAPURA(RS)	RRVPLN	D	Quarterly maintenance of 400 KV side bay Equipments (400/220) 315 MVA ILT-4 will remain off during shutdown period & 400 KV Phagi-I, Phagi-II, Hindaun and Merta will remain on through 400 KV Main Bus-1 and Tie C.B.s.	14/Jun/2022	08:00	14/Jun/2022	18:00			PLANNED	Requested
408	RQ94074	OCC_195	slcrs_sd	BUS	400KV BUS 2 AT BHADLA(RS)	RRVPLN	D	Quarterly Maintenance work at 400KV GSS Bhadla	07/Jun/2022	18:00	07/Jun/2022	23:50			PLANNED	Requested
409	RQ94073	OCC_195	slcrs_sd	BUS	400KV BUS 1 AT BHADLA(RS)	RRVPLN	D	Quarterly Maintenance work at 400KV GSS Bhadla	06/Jun/2022	18:00	06/Jun/2022	23:50			PLANNED	Requested
410	RQ94067	OCC_195	slcrs_sd	BUS	400KV BUS 1 AT JODHPUR(RS)	RRVPLN	D	2nd Quarterly Preventive Maintenance	06/Jun/2022	08:00	06/Jun/2022	18:00			PLANNED	Requested
411	RQ94068	OCC_195	slcrs_sd	BUS	400KV BUS 2 AT JODHPUR(RS)	RRVPLN	D	2nd Quarterly Preventive Maintenance	03/Jun/2022	08:00	03/Jun/2022	18:00			PLANNED	Requested
412	RQ94077	OCC_195	slcrs_sd	BUS	400KV BUS 1 AT PHAGI(RS)	RRVPLN	D	For Isolator Alignment work of 400KV Bus-1 Isolator of ICT-3	21/May/2022	08:00	21/May/2022	18:00			PLANNED	Requested
413	RQ94080	OCC_195	indigrd_sd	BUS	400 KV SOHNA ROAD (GPTL) - BUS 2	GPTL	D	For Annual maintenance work	14/Jun/2022	08:00	14/Jun/2022	20:00	AMP Work		PLANNED	Requested
414	RQ94079	OCC_195	indigrd_sd	BUS	400 KV SOHNA ROAD (GPTL) - BUS 1	GPTL	D	For Annual maintenance work	13/Jun/2022	08:00	13/Jun/2022	20:00	AMP Work		PLANNED	Requested
415	RQ94070	OCC_195	slcrs_sd	BUS	400KV BUS 2 AT KAWAI SCTPS(APR)	APRL	C	Annual maintenance & testing of 400 KV Bus - 2 connecting isolators.	10/Jun/2022	08:00	11/Jun/2022	18:00			PLANNED	Requested
416	RQ94069	OCC_195	slcrs_sd	BUS	400KV BUS 1 AT KAWAI SCTPS(APR)	APRL	C	Annual maintenance & testing of 400 KV Bus - 1 connecting isolators.	08/Jun/2022	08:00	09/Jun/2022	18:00			PLANNED	Requested
417	RQ94540	OCC_195	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON KOTA(PG)-MERTA(RS) (PG) CKT-1 @KOTA(PG)	POWERGRID	D	AMP WORK	28/Jun/2022	08:00	28/Jun/2022	18:00			PLANNED	Requested
418	RQ94743	OCC_195	cpcc2_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON JALANDHAR-HAMIRPUR (PG) CKT-1 @HAMIRPUR(PG)	POWERGRID	D	For PRD Gasket Replacement	02/Jun/2022	10:00	02/Jun/2022	14:15	Kindly approve		PLANNED	Requested
419	RQ94549	OCC_195	cpcc1_sd	LINE REACTOR	80 MVAR NON-SWITCHABLE LR ON KANPUR-BALLABHGARH (PG) CKT-1 @BALLABHGARH(PG)	POWERGRID	C	For Aircel replacement work.	01/Jun/2022	08:00	02/Jun/2022	18:00			PLANNED	Requested
420	RQ94157	OCC_195	slcrs_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BABAI(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-2 @BABAI(RS)	RRVPLN	D	Quarterly Maintenance	24/Jun/2022	07:00	24/Jun/2022	18:00			PLANNED	Requested
421	RQ94158	OCC_195	slcrs_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BABAI(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-1 @BABAI(RS)	RRVPLN	D	Quarterly Maintenance	23/Jun/2022	07:00	23/Jun/2022	13:00			PLANNED	Requested
422	RQ94726	OCC_195	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 2 AT 400KV MANESAR(PG)	POWERGRID	D	TESTING VALIDATION OF OPERATION AFTER SCADA UPGRADATION WORK	29/Jun/2022	09:00	29/Jun/2022	10:00	400 KV BAY 409 ALONG WITH 125 MVAR BUS REACTOR-2 at GIS MANESAR/S/S		PLANNED	Requested

423	RQ94539	OCC_195	cpcc1_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV KOTA(PG)	POWERGRID	D	AMP WORK	24/Jun/2022	08:00	24/Jun/2022	18:00			PLANNED	Requested
424	RQ94543	OCC_195	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV CHITTORGARH(PG)	POWERGRID	D	AMP WORK	14/Jun/2022	10:00	14/Jun/2022	14:00			PLANNED	Requested
425	RQ94544	OCC_195	cpcc1_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV BHIWADI(PG)	POWERGRID	D	AMP WORK	14/Jun/2022	08:00	14/Jun/2022	18:00			PLANNED	Requested
426	RQ94546	OCC_195	cpcc1_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV SONIPAT(PG)	POWERGRID	D	RETROFITTING OF REF & DIFF RELAY	10/Jun/2022	10:00	10/Jun/2022	18:00			PLANNED	Requested
427	RQ94542	OCC_195	cpcc1_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 2 AT 400KV SAHARANPUR(PG)	POWERGRID	D	AMP WORK	10/Jun/2022	08:00	11/Jun/2022	18:00			PLANNED	Requested
428	RQ94548	OCC_195	cpcc1_sd	BR/BSR/MSC/M SR	225 MVAR BUS SERIES REACTOR NO 1 AT 400 KV BALLABHGARH(PG)	POWERGRID	C	For change of GD orientation in GIS bays of BSR	10/Jun/2022	08:00	11/Jun/2022	18:00			PLANNED	Requested
429	RQ94545	OCC_195	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV MANESAR(PG)	POWERGRID	D	AMP WORK	09/Jun/2022	08:00	09/Jun/2022	18:00			PLANNED	Requested
430	RQ94541	OCC_195	cpcc1_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV SAHARANPUR(PG)	POWERGRID	D	AMP WORK	08/Jun/2022	08:00	09/Jun/2022	18:00			PLANNED	Requested
431	RQ94155	OCC_195	slcrs_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV PHAGI(RS)	RRVPNL	D	1.Measurement of tan-delta of CTs 2. Maintenance of CB & CTs. 3. Tightening of clamps & connectors.	23/Jun/2022	08:00	23/Jun/2022	18:00			PLANNED	Requested
432	RQ94156	OCC_195	slcrs_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400 KV BABAII(RS)	RRVPNL	D	Quarterly Maintenance	17/Jun/2022	07:00	17/Jun/2022	13:00			PLANNED	Requested
433	RQ94154	OCC_195	slcrs_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV BHADLA(RS)	RRVPNL	D	Quarterly Maintenance work at 400KV GSS Bhadia	05/Jun/2022	10:00	05/Jun/2022	14:00			PLANNED	Requested
434	RQ94547	OCC_195	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_II(PG)		D	AMP WORK	22/Jun/2022	17:00	22/Jun/2022	23:00			PLANNED	Requested
435	RQ94263	OCC_195	slcrs_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV NAKODAR(PGS)	PSTCL	D	Periodic Maintenance	09/Jun/2022	08:00	09/Jun/2022	18:00			PLANNED	Requested
436	RQ93918	OCC_195	stuup_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 2 AT 400 KV BANDA(UP)	UPPTCL	D	For Routine testing by TnC team	01/Jun/2022	08:00	01/Jun/2022	16:00			PLANNED	Requested
437	RQ94380	OCC_195	rampur_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV RAMPUR HEP(SJ)	SJVNL	C	As inflow in River Satluj is in rising trend and it is expected that Rampur HPS will be operating the machines in its full load in coming days and also line voltage during full load of the machines will be well within the permissible limits as per previous records .So Shunt reactor may be shut in this peak season like previous years.	01/Jun/2022	08:00	28/Sep/2022	18:00	If voltage is not in permissible range then Bus reactor may be kept in on condition, as per NRLDC requirement.		PLANNED	Requested
438	RQ94232	OCC_195	slcrs_sd	BAY	408 TIE BAY - 400KV BIKANER(RS)-SSCTPSSURATGARH (RS) (UNDEF) CKT-1 AND FUTURE AT BIKANER(RS)	RRVPNL	D	Routine Maintenance	28/Jun/2022	08:00	28/Jun/2022	18:00			PLANNED	Requested
439	RQ94165	OCC_195	slcrs_sd	BAY	401352T TIE BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV PHAGI(RS) AND FUTURE	RRVPNL	D	1.Measurement of tan-delta of CTs 2. Maintenance of CB & CTs. 3. Tightening of clamps & connectors.	28/Jun/2022	08:00	28/Jun/2022	18:00			PLANNED	Requested
440	RQ94055	OCC_195	slcrs_sd	BAY	419 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT PHAGI(RS)	RRVPNL	D	1.Measurement of tan-delta of CTs 2. Maintenance of CB & CTs. 3. Tightening of clamps & connectors.	21/Jun/2022	08:00	21/Jun/2022	18:00			PLANNED	Requested
441	RQ94231	OCC_195	slcrs_sd	BAY	4152T TIE BAY - 400/220 KV 315 MVA ICT 1 AT BHILWARA(RS) AND 400 KV BHILWARA-CHITTORGARH (RS) CKT-2 AT 400 KV BHILWARA(RS)	RRVPNL	D	Routine maintenance and testing of 400 KV Tie-1 BAY(4152T)& ASSOCIATED EQUIPMENTS	14/Jun/2022	08:00	14/Jun/2022	18:00			PLANNED	Requested
442	RQ94233	OCC_195	slcrs_sd	BAY	405 TIE BAY - 400KV BHILWARA(RS)-CHITTORGARH(RS) (UNDEF) CKT-1 AND 400/220KV 315 MVA ICT 2 AT BHILWARA(RS)	RRVPNL	D	Routine maintenance and testing of 400 KV Tie-1 BAY(4152T)& ASSOCIATED EQUIPMENTS	10/Jun/2022	08:00	10/Jun/2022	18:00			PLANNED	Requested
443	RQ94230	OCC_195	slcrs_sd	BAY	4452T TIE BAY - 50 MVAR BUS REACTOR NO 1 AT 400KV BHILWARA(RS) (RRVPNL) AND 400 KV AJMER-BHILWARA (RS) CKT-2 AT 400 KV BHILWARA(RS) (RRVPNL)	RRVPNL	D	Routine maintenance and testing of 400 KV Tie-4 BAY(4452T)& ASSOCIATED EQUIPMENTS	08/Jun/2022	08:00	08/Jun/2022	18:00			PLANNED	Requested

444	RQ94577	OCC_195	cpcc1_sd	BAY	418 MAIN BAY - 400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2 (POWERGRID) AT 400 KV FATEHGARH_II(PG)	POWERGRID	D	AMP WORK	27/Jun/2022	17:00	27/Jun/2022	23:00		PLANNED	Requested
445	RQ94576	OCC_195	cpcc1_sd	BAY	417 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG) (POWERGRID) AND 400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2 AT 400 KV FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	AMP WORK	26/Jun/2022	17:00	26/Jun/2022	23:00		PLANNED	Requested
446	RQ94575	OCC_195	cpcc1_sd	BAY	421 MAIN BAY - 400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1 (POWERGRID) AT 400 KV FATEHGARH_II(PG)	POWERGRID	D	AMP WORK	25/Jun/2022	17:00	25/Jun/2022	23:00		PLANNED	Requested
447	RQ94599	OCC_195	cpcc1_sd	BAY	415 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV BHIWADI(PG)	POWERGRID	C	Overhauling of 400 kv CB	25/Jun/2022	08:00	01/Jul/2022	18:00		PLANNED	Requested
448	RQ94574	OCC_195	cpcc3_sd	BAY	420 TIE BAY - 400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1 (POWERGRID) AND 125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_II(PG) AT 400 KV FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	AMP WORK	24/Jun/2022	17:00	24/Jun/2022	23:00		PLANNED	Requested
449	RQ94265	OCC_195	cpcc3_sd	BAY	W10Q2 TIE BAY - 400 KV AGRA(PG)-FILTER BANK-1 (POWERGRID) AND FUTURE AT 400 KV AGRA(PG) (POWERGRID)	POWERGRID	D	AMP works(W1.W10.Q2)	20/Jun/2022	10:00	20/Jun/2022	18:00		PLANNED	Requested
450	RQ94438	OCC_195	slchr_sd	BAY	404 MAIN BAY - 400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-1 (POWERGRID) AT 400 KV NEEMRANA(PG)	POWERGRID	D	To attend spring charging problem in line breaker no 404	20/Jun/2022	08:00	20/Jun/2022	13:00	400KV Dhanonda-Daultabad Ckt.1 Line bay 404 is required	PLANNED	Requested
451	RQ94269	OCC_195	cpcc3_sd	BAY	W12.Q1 MAIN BAY - 400 KV AGRA(PG)-FILTER BANK-3 (POWERGRID)	POWERGRID	D	AMP works(W1.W12.Q1)	18/Jun/2022	10:00	18/Jun/2022	18:00		PLANNED	Requested
452	RQ94598	OCC_195	cpcc1_sd	BAY	413 MAIN BAY - 400KV BHIWADI-HISSAR (PG) CKT-1 AT BHIWADI(PG)	POWERGRID	C	Overhauling of 400 kv CB	17/Jun/2022	08:00	24/Jun/2022	18:00		PLANNED	Requested
453	RQ94266	OCC_195	cpcc3_sd	BAY	W10Q1 MAIN BAY - 400 KV AGRA(PG)-FILTER BANK-1 (POWERGRID)	POWERGRID	D	AMP works(W1.W10.Q1)	14/Jun/2022	10:00	14/Jun/2022	18:00		PLANNED	Requested
454	RQ94257	OCC_195	cpcc3_sd	BAY	413 (HVDC POLE-1 MAIN BAY AT AGRA) MAIN BAY - 400KV AGRA(PG) - BUS 6 (POWERGRID)	POWERGRID	D	AMP works(W1.W18.Q1)	13/Jun/2022	10:00	13/Jun/2022	18:00		PLANNED	Requested
455	RQ94611	OCC_195	cpcc1_sd	BAY	405 TIE BAY - 400KV ROORKEE(PG)-RISHIKESH(UK) (UK) CKT-1 AND 400/220KV 315 MVA ICT 2 AT ROORKEE(PG)	POWERGRID	C	OVERHAULING OF CB POLES	13/Jun/2022	08:00	16/Jun/2022	18:00		PLANNED	Requested
456	RQ94252	OCC_195	cpcc3_sd	BAY	W22Q1 MAIN BAY - 400 KV AGRA(PG)-FILTER BANK-5 (POWERGRID)	POWERGRID	D	AMP works	11/Jun/2022	10:00	11/Jun/2022	18:00		PLANNED	Requested
457	RQ94646	OCC_195	cpcc1_sd	BAY	422 MAIN BAY - 400KV MEERUT(PG)-MANDOLA(PG) (PL) CKT-3 AT MANDOLA(PG)	POWERGRID	C	ABB BREAKER OVERHAULING	11/Jun/2022	08:00	16/Jun/2022	18:00		PLANNED	Requested
458	RQ94283	OCC_195	cpcc3_sd	BAY	404 BUS COUPLER BAY - 400KV BUS 1 AT VINDHYACHAL(PG) (POWERGRID) AND 400KV BUS 2 AT VINDHYACHAL(PG) AT 400 KV VINDHYACHAL(PG) (POWERGRID)	POWERGRID	D	AMP works	10/Jun/2022	10:00	10/Jun/2022	18:00		PLANNED	Requested

459	RQ94236	OCC_195	slcrs_sd	BAY	423 TIE BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1 AND FUTURE AT 400 KV AJMER(RS)	POWERGRID	D	QUARTERLY MAINTENANCE WORK OF BAY EQUIPMENTS & TRANSFORMER	09/Jun/2022	08:00	09/Jun/2022	18:00		PLANNED	Requested	
460	RQ94597	OCC_195	cpcc1_sd	BAY	407 MAIN BAY - 400KV BHIWADI-GURGAON (PG) CKT-1 AT BHIWADI(PG)	POWERGRID	C	Overhauling of 400 kv CB	09/Jun/2022	08:00	16/Jun/2022	18:00	400KV Bay No 407 Agra 1 Main Bay at Bhiwadi	PLANNED	Requested	
461	RQ94609	OCC_195	cpcc1_sd	BAY	404 MAIN BAY - 400KV ROORKEE(PG)-RISHIKESH(UK) (UK) CKT-1 AT ROORKEE(PG)	POWERGRID	C	OVERHAULING OF CB POLES	09/Jun/2022	08:00	12/Jun/2022	18:00		PLANNED	Requested	
462	RQ94237	OCC_195	slcrs_sd	BAY	422 MAIN BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1 AT AJMER(RS)	POWERGRID	D	QUARTERLY MAINTENANCE WORK OF BAY EQUIPMENTS & TRANSFORMER	08/Jun/2022	08:00	08/Jun/2022	18:00		PLANNED	Requested	
463	RQ94330	OCC_195	cpcc3_sd	BAY	W3BS2 BUS SECTIONALIZER BAY - 400KV AGRA(PG) - BUS 1 AND 400KV AGRA(PG) - BUS 3 AT AGRA(PG)	POWERGRID	D	AMP works(W1.WCA.Q2)	07/Jun/2022	10:00	07/Jun/2022	18:00		PLANNED	Requested	
464	RQ94234	OCC_195	slcrs_sd	BAY	420 TIE BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2 AND FUTURE AT 400 KV AJMER(RS)	POWERGRID	D	QUARTERLY MAINTENANCE WORK OF BAY & EQUIPMENTS	07/Jun/2022	08:00	07/Jun/2022	11:00		PLANNED	Requested	
465	RQ94329	OCC_195	cpcc3_sd	BAY	W3BS2 BUS SECTIONALIZER BAY - 400KV AGRA(PG) - BUS 2 AND 400KV AGRA(PG) - BUS 4 AT AGRA(PG)	POWERGRID	D	AMP Works(W1.WCA.Q1)	06/Jun/2022	10:00	06/Jun/2022	18:00		PLANNED	Requested	
466	RQ94235	OCC_195	slcrs_sd	BAY	419 MAIN BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2 AT AJMER(RS)	POWERGRID	D	QUARTERLY MAINTENANCE WORK OF BAY & EQUIPMENTS	06/Jun/2022	08:00	06/Jun/2022	11:00		PLANNED	Requested	
467	RQ94644	OCC_195	cpcc1_sd	BAY	427 MAIN BAY - 400KV MEERUT(PG)-MANDOLA(PG) (PL) CKT-4 AT MANDOLA(PG)	POWERGRID	C	ABB BREAKER OVERHAULLING	06/Jun/2022	08:00	10/Jun/2022	18:00		PLANNED	Requested	
468	RQ94608	OCC_195	cpcc1_sd	BAY	402 TIE BAY - 400KV ROORKEE(PG)-MUZAFFARNAGAR(UP) (UK) CKT-1 AND 400/220KV 315 MVA ICT 1 AT ROORKEE(PG)	POWERGRID	C	OVERHAULING OF CB POLES	05/Jun/2022	08:00	08/Jun/2022	18:00		PLANNED	Requested	
469	RQ94583	OCC_195	cpcc1_sd	BAY	414 TIE BAY - 400KV AGRA-BALLABGARH (PG) CKT-1 AND 400KV BALLABGARH-GURGAON (PG) CKT-1 AT BALLABGARH(PG)	POWERGRID	C	CB overhauling work	01/Jun/2022	08:00	05/Jun/2022	18:00		PLANNED	Requested	
470	RQ94596	OCC_195	cpcc1_sd	BAY	410 MAIN BAY - 400KV AGRA-BHIWADI (PG) CKT-2 AT BHIWADI(PG)	POWERGRID	C	Overhauling of 400 kv CB	01/Jun/2022	08:00	08/Jun/2022	18:00		PLANNED	Requested	
471	RQ94606	OCC_195	cpcc1_sd	BAY	401 MAIN BAY - 400KV ROORKEE(PG)-MUZAFFARNAGAR(UP) (UK) CKT-1 AT ROORKEE(PG)	POWERGRID	C	OVERHAULING OF CB POLES	01/Jun/2022	08:00	04/Jun/2022	18:00		PLANNED	Requested	
472	RQ94643	OCC_195	cpcc1_sd	BAY	426 TIE BAY - 400KV MEERUT(PG)-MANDOLA(PG) (PL) CKT-4 AND FUTURE AT MANDOLA(PG)	POWERGRID	C	ABB BREAKER OVERHAULLING	01/Jun/2022	08:00	05/Jun/2022	18:00		PLANNED	Requested	
473	RQ94113	OCC_195	singraul_sd	BAY	418 BUS COUPLER BAY - 400KV BUS 4 AT SINGRAULI(NT) (NTPC) AND 400KV BUS 3 AT SINGRAULI(NT) AT 400 KV SINGRAULI(NT) (NTPC)	NTPC	C	SAS INTEGRATION	27/Jun/2022	08:00	30/Jun/2022	18:00		PLANNED	Requested	
474	RQ94163	OCC_195	slcrs_sd	BAY	411 TIE BAY - 400/22 KV 810 MVA GT 2 AT KAWAI SCTPS(APR) AND 400/11 KV 80 MVA ST 2 AT KAWAI SCTPS(APR)	NTPC	D	Bay equipment maintenance & testing	27/Jun/2022	08:00	27/Jun/2022	18:00		PLANNED	Requested	
475	RQ94090	OCC_195	singraul_sd	BAY	424-BUS SECTIONALIZER BAY - 400KV BUS 2 AT SINGRAULI(NT) AND 400KV BUS 4 AT SINGRAULI(NT) AT 400 KV SINGRAULI(NT)	NTPC	C	SAS INTEGRATION WORK	20/Jun/2022	08:00	23/Jun/2022	18:00		PLANNED	Requested	

476	RQ94089	OCC_195	singrauli_sd	BAY	413 BUS SECTIONALIZER BAY - 400KV BUS 1 AT SINGRAULI(NT) AND 400KV BUS 3 AT SINGRAULI(NT) AT 400 KV SINGRAULI(NT)	NTPC	C	SAS INTEGRATION WORK	06/Jun/2022	08:00	09/Jun/2022	18:00		PLANNED	Requested	
477	RQ94164	OCC_195	slidcrs_sd	BAY	410 MAIN BAY - 400/11 KV 80 MVA ST 2 AT KAWAI SCTPS(APR)	APRL	D	Annual maintenance and testing of bay equipment.	25/Jun/2022	08:00	25/Jun/2022	18:00		PLANNED	Requested	
478	RQ94162	OCC_195	slidcrs_sd	BAY	409 MAIN BAY - 63 MVAR BUS REACTOR NO 2 AT 400 KV KAWAI SCTPS(APR)	APRL	C	Circuit Breaker Overhauling	20/Jun/2022	08:00	23/Jun/2022	18:00		PLANNED	Requested	
479	RQ94063	OCC_195	stuup_sd	BAY	403 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT GR.NOIDA_2(UPC)	UPPTCL	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by Tie bay)	24/Jun/2022	07:00	24/Jun/2022	11:00		PLANNED	Requested	
480	RQ94361	OCC_195	slidcup_sd	BAY	411 TIE BAY - 400KV HAPUR(UP)-MURADNAGAR_1(U P) (UNDEF) CKT-1 AND 400KV HAPUR-DASNA (UP) CKT-1 AT HAPUR(UP)	UPPTCL	C	For annual maintenance & Testing work (There is no load interruption as load will be feed by main bay)	23/Jun/2022	08:00	23/Jun/2022	14:00		PLANNED	Requested	
481	RQ94360	OCC_195	slidcup_sd	BAY	414 TIE BAY - 400KV HAPUR(UP)-MORADABAD(UP) (UNDEF) CKT-1 AND 400KV HAPUR-DASNA (UP) CKT-2 AT HAPUR(UP)	UPPTCL	C	For annual maintenance & Testing work (There is no load interruption as load will be feed by main bay)	22/Jun/2022	08:00	22/Jun/2022	14:00		PLANNED	Requested	
482	RQ94161	OCC_195	stuup_sd	BAY	410 MAIN BAY - 400/220KV 315 MVA ICT 3 AT SARNATH(UP)	UPPTCL	C	Overhauling of Main Circuit Breaker	20/Jun/2022	10:00	25/Jun/2022	18:00	315MVA ICT-03 will remain charged through TBC Circuit Breaker.	PLANNED	Requested	
483	RQ93898	OCC_195	stuup_sd	BAY	402 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT GR.NOIDA_2(UPC) AND 400/220 KV 315 MVA ICT 1 AT GR.NOIDA_2(UPC) AT 400 KV GR.NOIDA_2(UPC)	UPPTCL	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by main bay)	17/Jun/2022	14:00	17/Jun/2022	18:00		PLANNED	Requested	
484	RQ94062	OCC_195	stuup_sd	BAY	401 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT GR.NOIDA_2(UPC)	UPPTCL	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by Tie bay)	17/Jun/2022	07:00	17/Jun/2022	11:00		PLANNED	Requested	
485	RQ94061	OCC_195	stuup_sd	BAY	407 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT SIKANDRABAD(UP)	UPPTCL	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by Tie bay)	15/Jun/2022	07:00	15/Jun/2022	11:00		PLANNED	Requested	
486	RQ94060	OCC_195	stuup_sd	BAY	404 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV SIKANDRABAD(UP)	UPPTCL	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by Tie bay)	14/Jun/2022	14:00	14/Jun/2022	18:00		PLANNED	Requested	
487	RQ94059	OCC_195	stuup_sd	BAY	401 MAIN BAY - 400/220KV 500 MVA ICT 1 AT SIKANDRABAD(UP)	UPPTCL	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by Tie bay)	14/Jun/2022	07:00	14/Jun/2022	11:00		PLANNED	Requested	
488	RQ94058	OCC_195	stuup_sd	BAY	412 MAIN BAY - 400KV HAPUR(UP)-MURADNAGAR_1(U P) (UNDEF) CKT-1 AT HAPUR(UP)	UPPTCL	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by Tie bay)	11/Jun/2022	08:00	11/Jun/2022	16:00		PLANNED	Requested	
489	RQ94047	OCC_195	stuup_sd	BAY	415 MAIN BAY - 400KV HAPUR(UP)-MORADABAD(UP) (UNDEF) CKT-1 AT HAPUR(UP)	UPPTCL	D	For annual maintenance & Testing work (There is no load interruption as load will be feed by Tie bay)	10/Jun/2022	08:00	10/Jun/2022	16:00		PLANNED	Requested	
490	RQ94362	OCC_195	slidcup_sd	BAY	417 TIE BAY - 400KV AGRA FATEHBAD-MATHURA (UP) CKT-2 AND 765KV/400KV AGRA FATEHBAD(UP)-ICT-1 AT AGRA FATEHBAD(UP)	UPPTCL	C	For maintenance and testing of bay equipments	04/Jun/2022	15:00	04/Jun/2022	18:00		PLANNED	Requested	
491	RQ94439	OCC_195	slidchr_sd	BAY	402 TIE BAY - 400/220KV 315 MVA ICT 2 AT DHANODA(HV) AND 400KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	To attend the spring charging problem in TIE breaker bay no 402	20/Jun/2022	14:00	20/Jun/2022	19:00	400KV Dhanonda-Daultabad ckt-2 line bay 402 is required	PLANNED	Requested	
492	RQ94093	OCC_195	indigrd_sd	BAY	409 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT KADARPUR (GPTL) (GPTL)	GPTL	D	For Annual maintenance work	20/Jun/2022	08:00	20/Jun/2022	20:00	AMP Work	PLANNED	Requested	
493	RQ94092	OCC_195	indigrd_sd	BAY	408 TIE BAY - 400/220 KV 500 MVA ICT 2 AT KADARPUR (GPTL) (GPTL) AND 400 KV KADARPUR - PRITHALA (GPTL) CKT-1 AT 400 KV KADARPUR (GPTL) (GPTL)	GPTL	D	For Annual maintenance work	20/Jun/2022	08:00	20/Jun/2022	20:00	AMP Work	PLANNED	Requested	

522	RQ94697	OCC_195	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MANDOLA(PG)	POWERGRID	D	FOR AMP WORK	08/Jun/2022	08:00	08/Jun/2022	18:00		PLANNED	Requested
523	RQ94525	OCC_195	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SONIPAT(PG)	POWERGRID	D	RETROFITTING OF REF & DIFF RELAY	07/Jun/2022	10:00	07/Jun/2022	18:00		PLANNED	Requested
524	RQ94538	OCC_195	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HISSAR(PG)	POWERGRID	D	AMP WORK	07/Jun/2022	08:00	07/Jun/2022	18:00		PLANNED	Requested
525	RQ94518	OCC_195	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SAHARANPUR(PG)	POWERGRID	D	For AMP work	06/Jun/2022	08:00	07/Jun/2022	18:00		PLANNED	Requested
526	RQ94519	OCC_195	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BIKANER(PG)	POWERGRID	D	PEAK ERECTION AND CSD FINE TUNING	05/Jun/2022	17:00	07/Jun/2022	23:00		PLANNED	Requested
527	RQ94536	OCC_195	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BALLABHGARH(PG)	POWERGRID	C	For 220 KV CB Overhauling work	05/Jun/2022	08:00	07/Jun/2022	18:00		PLANNED	Requested
528	RQ94226	OCC_195	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ALLAHABAD(PG)	POWERGRID	D	AMP works	04/Jun/2022	10:00	04/Jun/2022	18:00		PLANNED	Requested
529	RQ94220	OCC_195	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GORAKHPUR(PG)	POWERGRID	D	IR testing of ICT#1 B-ph LA (due to violation observed in THRC)	04/Jun/2022	10:00	04/Jun/2022	18:00		PLANNED	Requested
530	RQ94221	OCC_195	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT GORAKHPUR(PG)	POWERGRID	D	Checking of problem of discharge of Aircell	03/Jun/2022	10:00	03/Jun/2022	18:00		PLANNED	Requested
531	RQ94728	OCC_195	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MALERKOTLA(PG)	POWERGRID	C	Overhauling of 200 KV CB. AMP of 400 & 220 KV bays and modification Digital interface (New process bus instruments) wirings.	03/Jun/2022	08:00	04/Jun/2022	18:00	Kindly approve	PLANNED	Requested
532	RQ94698	OCC_195	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MANDOLA(PG)	POWERGRID	D	For attending ct oil leakage from Y phase 207 bay outage will consider in dtl account	03/Jun/2022	08:00	03/Jun/2022	18:00		PLANNED	Requested
533	RQ94523	OCC_195	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KANKROLI(PG)	POWERGRID	D	For DGA of ICT-2 Bushings	01/Jun/2022	09:00	01/Jun/2022	15:00		PLANNED	Requested
534	RQ94522	OCC_195	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BASSI(PG)	POWERGRID	C	For Complete overhauling work of ICT-02	01/Jun/2022	08:00	12/Jun/2022	18:00		PLANNED	Requested
535	RQ94535	OCC_195	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT GURGAON(PG)	POWERGRID	D	AMP work and cable box air cell replacement	01/Jun/2022	08:00	01/Jun/2022	18:00	S/D may be availed in las week of may.	PLANNED	Requested
536	RQ94725	OCC_195	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MALERKOTLA(PG)	POWERGRID	D	For replacement of 220 KV Y & B ph CB pole due to DCRM & CRM result violation. Replacement of 01 no 220 KV CT due to oil seepage. AMP of 400 & 220 KV bays and modification Digital interface (New process bus instruments) wirings.	01/Jun/2022	08:00	01/Jun/2022	20:00	Kindly approve	PLANNED	Requested
537	RQ94146	OCC_195	slcds_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BIKANER(RS)	RRVPNL	D	Routine Maintenance	27/Jun/2022	08:00	27/Jun/2022	18:00		PLANNED	Requested
538	RQ94149	OCC_195	slcds_sd	TRANSFORMER	400/220 KV 250 MVA ICT 1 AT HEERAPURA(RS)	RRVPNL	D	Quarterly maintenance of 400 KV side bay Equipments	17/Jun/2022	08:00	17/Jun/2022	18:00		PLANNED	Requested
539	RQ94142	OCC_195	slcds_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT RATANGARH(RS)	RRVPNL	D	Maintenance work of bay equipments, isolators and testing work of bay equipments.	16/Jun/2022	08:00	16/Jun/2022	18:00		PLANNED	Requested
540	RQ94144	OCC_195	slcds_sd	TRANSFORMER	400/220 KV 250 MVA ICT 2 AT HEERAPURA(RS)	RRVPNL	D	Quarterly maintenance of 400 KV side bay Equipments	16/Jun/2022	08:00	16/Jun/2022	18:00		PLANNED	Requested
541	RQ94140	OCC_195	slcds_sd	TRANSFORMER	400/220 KV 250 MVA ICT 3 AT HEERAPURA(RS)	RRVPNL	D	Quarterly maintenance of 400 KV side bay Equipments	15/Jun/2022	08:00	15/Jun/2022	18:00		PLANNED	Requested
542	RQ94150	OCC_195	slcds_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT HEERAPURA(RS)	RRVPNL	D	Quarterly maintenance of 400 KV side bay Equipments	14/Jun/2022	08:00	14/Jun/2022	18:00		PLANNED	Requested
543	RQ94151	OCC_195	slcds_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BABA(RS)	RRVPNL	D	Quarterly Maintenance	09/Jun/2022	07:00	09/Jun/2022	18:00		PLANNED	Requested
544	RQ94143	OCC_195	slcds_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA(RS)	RRVPNL	D	Quarterly Maintenance work at 400KV GSS Bhadla	08/Jun/2022	18:00	08/Jun/2022	23:00		PLANNED	Requested
545	RQ94147	OCC_195	slcds_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT JODHPUR(RS)	RRVPNL	D	2nd Quarterly Preventive Maintenance	08/Jun/2022	08:00	08/Jun/2022	18:00		PLANNED	Requested
546	RQ94145	OCC_195	slcds_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JODHPUR(RS)	RRVPNL	D	2nd Quarterly Preventive Maintenance	07/Jun/2022	08:00	07/Jun/2022	18:00		PLANNED	Requested
547	RQ94148	OCC_195	slcds_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BHADLA(RS)	RRVPNL	D	Quarterly Maintenance work at 400KV GSS Bhadla	04/Jun/2022	18:00	04/Jun/2022	23:00		PLANNED	Requested
548	RQ94141	OCC_195	slcds_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BHADLA(RS)	RRVPNL	D	Quarterly Maintenance work at 400KV GSS Bhadla	03/Jun/2022	18:00	03/Jun/2022	23:00		PLANNED	Requested
549	RQ94091	OCC_195	indigrid_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT KADARPUR (GPTL)	GPTEL	D	For Annual maintenance work	20/Jun/2022	08:00	20/Jun/2022	20:00	AMP Work	PLANNED	Requested
550	RQ93907	OCC_195	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT LUCKNOW(UP)	UPPTCL	D	For routine maintenance and testing of ICT.	19/Jun/2022	09:00	19/Jun/2022	17:00		PLANNED	Requested
551	RQ93913	OCC_195	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GR.NOIDA(UPC)	UPPTCL	D	For General maintenance work	18/Jun/2022	10:00	18/Jun/2022	15:00	There will be no any supply interruption due to this shut down.Load of sub station will be feed through 2X500MVA ICT-III@IV and 1X315MVA ICT-I	PLANNED	Requested
552	RQ93908	OCC_195	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT LUCKNOW(UP)	UPPTCL	D	For routine maintenance and testing of ICT.	18/Jun/2022	09:00	18/Jun/2022	17:00		PLANNED	Requested
553	RQ93912	OCC_195	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SULTANPUR(UP)	UPPTCL	D	For Routine bay maintenance	17/Jun/2022	10:00	17/Jun/2022	18:00		PLANNED	Requested
554	RQ94095	OCC_195	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SULTANPUR(UP)	UPPTCL	D	For Routine bay maintenance	13/Jun/2022	10:00	13/Jun/2022	18:00		PLANNED	Requested
555	RQ93903	OCC_195	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 2 AT ORAI(UP)	UPPTCL	D	for painting of 240 mva transformer	13/Jun/2022	06:00	19/Jun/2022	18:00		PLANNED	Requested

556	RQ93911	OCC_195	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 2 AT SULTANPUR(UP)	UPPTCL	D	For Routine bay maintenance	10/Jun/2022	10:00	10/Jun/2022	18:00		PLANNED	Requested		
557	RQ93906	OCC_195	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SARNATH(UP)	UPPTCL	D	Complete tightening of Bay	08/Jun/2022	10:00	08/Jun/2022	17:30	The ICT-1 will not remain in service & all the loads will be met out through remaining available ICTs.	PLANNED	Requested		
558	RQ94100	OCC_195	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAREILLY(UP)	UPPTCL	D	preventive maintenance and testing	08/Jun/2022	08:00	08/Jun/2022	18:00		PLANNED	Requested		
559	RQ93902	OCC_195	stuup_sd	TRANSFORMER	400/220 KV 200 MVA ICT 3 AT AGRA SOUTH(UP)	UPPTCL	D	routine maintenance and testing work	07/Jun/2022	09:00	08/Jun/2022	18:00		PLANNED	Requested		
560	RQ94099	OCC_195	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAREILLY(UP)	UPPTCL	D	preventive maintenance and testing	06/Jun/2022	08:00	06/Jun/2022	18:00		PLANNED	Requested		
561	RQ93904	OCC_195	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BANDA(UP)	UPPTCL	D	For Routine testing by TnC team	04/Jun/2022	08:00	04/Jun/2022	16:00		PLANNED	Requested		
562	RQ94101	OCC_195	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BAREILLY(UP)	UPPTCL	D	preventive maintenance and testing	03/Jun/2022	08:00	03/Jun/2022	18:00		PLANNED	Requested		
563	RQ93905	OCC_195	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BANDA(UP)	UPPTCL	D	For Routine testing by TnC team	03/Jun/2022	08:00	03/Jun/2022	16:00		PLANNED	Requested		
564	RQ94262	OCC_195	sidcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAKHU(PS)	PSSTCL	D	Cleaning and Recording of IR Values of HV,IV,LV bushings, cleaning of CTR Panel and Terminal tightening of ICT-3 MB	09/Jun/2022	08:00	09/Jun/2022	18:00		PLANNED	Requested		
565	RQ94260	OCC_195	sidcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAKHU(PS)	PSSTCL	D	Cleaning and Recording of IR Values of HV,IV,LV bushings, cleaning of CTR Panel and Terminal tightening of ICT-2 MB	06/Jun/2022	08:00	06/Jun/2022	18:00		PLANNED	Requested		
566	RQ94259	OCC_195	sidcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NAKODAR(PSG)	PSSTCL	D	Periodic Maintenance	02/Jun/2022	08:00	02/Jun/2022	18:00		PLANNED	Requested		
567	RQ94258	OCC_195	sidcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NAKODAR(PSG)	PSSTCL	D	Periodic Maintenance	01/Jun/2022	08:00	01/Jun/2022	18:00		PLANNED	Requested		
568	RQ94261	OCC_195	sidcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAKHU(PS)	PSSTCL	D	Cleaning and Recording of IR Values of HV,IV,LV bushings, cleaning of CTR Panel and Terminal tightening of ICT-1 MB	01/Jun/2022	08:00	01/Jun/2022	18:00		PLANNED	Requested		
569	RQ94727	OCC_195	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DEHAR(BB)	POWERG RID,BBMB	D	For AMP Works	01/Jun/2022	08:00	01/Jun/2022	18:00	Kindly approve	PLANNED	Requested		
570	RQ94225	OCC_195	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 3 AT SITARGANJ(PG)	POWERG RID	D	AMP works of 100 MVA ICT & 220/132 KV CT,LA & Transformer Isolators	01/Jun/2022	10:00	01/Jun/2022	18:00	actual requested on 30.05.2022	PLANNED	Requested		
571	RQ94122	OCC_195	rappc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-RAPS_A(NP) (RS) CKT-1	RRVPNL	D	RAPS-1&2 Tie line PM checks on DS-B, DS-D, associated jumpers and CB-9 related job. PM checks on LA and CT with main BUS – II shutdown.	02/Jul/2022	08:00	02/Jul/2022	18:00		RAPS-B UNIT-2 UNDER BSD	PLANNED	Requested	
572	RQ94120	OCC_195	rappc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-SAKATPURA(RS) (RS) CKT-1	RRVPNL	C	KOTA Line PM checks on DS-B, DS-D, associated jumpers and CB-8 related job. PM checks on LA and CT with main BUS – II shutdown.	28/Jun/2022	08:00	29/Jun/2022	18:00		RAPS-B UNIT-2 UNDER BSD	PLANNED	Requested	
573	RQ94290	OCC_195	sidcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEBARI(RS)-RAPS_A(NP) (RS) CKT-1	RRVPNL	D	General Maintenance & Tree trimming Work	16/Jun/2022	08:00	16/Jun/2022	18:00		PLANNED	Requested		
574	RQ94118	OCC_195	rappc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-RAPS_A(NP) (RS) CKT-1	RRVPNL	C	PROTECTION RELAYS UPGRADEATION, PM checks on DS-A, DS-C, associated jumpers and PM checks on CB-9 and testing related jobs. PM Checks on LA and CVT with 220kV main BUS-I Shutdown.	16/Jun/2022	08:00	19/Jun/2022	18:00		RAPS-B UNIT-2 UNDER BSD	PLANNED	Requested	
575	RQ94115	OCC_195	rappc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-SAKATPURA(RS) (RS) CKT-1	RRVPNL	C	PM checks on DS-A, DS-C, associated jumpers and PM checks on CB-8 and testing related job. PM checks on LA and CVT with 220kV main BUS-I Shutdown	11/Jun/2022	08:00	12/Jun/2022	18:00		RAPS-B UNIT-2 UNDER BSD	PLANNED	Requested	
576	RQ94322	OCC_195	sidcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NP)-SAKATPURA(RS) (RS) CKT-1	RRVPNL	D	Quarterly maintenance work and Testing of Equipment	09/Jun/2022	08:00	09/Jun/2022	18:00		PLANNED	Requested		
577	RQ94457	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-2	RRVPNL	D	AMP of relay and Line Equipment	05/Jun/2022	08:00	05/Jun/2022	18:00		PLANNED	Requested		
578	RQ94456	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-1	RRVPNL	D	AMP of relay and Line Equipment	04/Jun/2022	08:00	04/Jun/2022	18:00		PLANNED	Requested		
579	RQ94649	OCC_195	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-PAMPPORE(PDD) (PG) CKT-1	POWERG RID	D	For AMP Works	30/Jun/2022	09:00	30/Jun/2022	12:30	Kindly approve	PLANNED	Requested		
580	RQ94650	OCC_195	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-PAMPPORE(PDD) (PG) CKT-2	POWERG RID	D	For AMP Works	25/Jun/2022	09:00	25/Jun/2022	12:30	Kindly approve	PLANNED	Requested		
581	RQ94119	OCC_195	rappc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1	POWERG RID	D	PM checks on Bay-10, chittor line -1 equipment's such as LA and GS adjustment with main BUS – II shutdown.	25/Jun/2022	08:00	25/Jun/2022	18:00		RAPS-B UNIT-2 UNDER BSD	PLANNED	Requested	
582	RQ94493	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1	POWERG RID	D	AFTER OVERHAULING OF MAIN BAY CIRCUIT BREAKER, INTERCONNECTIO N AND TESTING OF PROTECTION SYSTEM OF LINE TO BE CHECKED FOR HEALTHINESS	25/Jun/2022	08:00	25/Jun/2022	18:00		PLANNED	Requested		
583	RQ94625	OCC_195	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-1	POWERG RID	D	For AMP works & tower rectification of Tower Leg rectification at Loc No. 131	21/Jun/2022	09:00	23/Jun/2022	18:00	Kindly approve	PLANNED	Requested		
584	RQ94626	OCC_195	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-2	POWERG RID	D	For AMP works & tower rectification of Tower Leg rectification at Loc No. 131	21/Jun/2022	09:00	23/Jun/2022	18:00	Kindly approve	PLANNED	Requested		

585	RQ94491	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1	POWERGRID	D	AFTER OVERHAULING OF MAIN BAY CIRCUIT BREAKER, INTERCONNECTIO N AND TESTING OF PROTECTION SYSTEM OF LINE TO BE CHECKED FOR HEALTHINESS	18/Jun/2022	08:00	18/Jun/2022	18:00			PLANNED	Requested
586	RQ94294	OCC_195	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1	POWERGRID	D	General Maintenance & Tree trimming Work	17/Jun/2022	08:00	17/Jun/2022	18:00			PLANNED	Requested
587	RQ94302	OCC_195	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-1	POWERGRID	D	Quarterly maintenance work	16/Jun/2022	09:00	16/Jun/2022	18:00			PLANNED	Requested
588	RQ94385	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PITHORAGARH(PG)-BAREILLY(UP) (PG) CKT-1	POWERGRID	D	AMP work	15/Jun/2022	10:00	15/Jun/2022	18:00			PLANNED	Requested
589	RQ94629	OCC_195	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-UDHAMPUR(PDD) (PG) CKT-2	POWERGRID	D	For replacement of R-Phase moving Arm of Line Isolator at Udhampur end.	15/Jun/2022	09:00	15/Jun/2022	18:00	Kindly approve		PLANNED	Requested
590	RQ94117	OCC_195	rappc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-2	POWERGRID	D	PM checks on Bay-11, chittor line -2 equipment's such as LA and GS adjustment with 220kV main BUS-I Shutdown.	15/Jun/2022	08:00	15/Jun/2022	18:00	RAPS-B UNIT-2 UNDER BSD		PLANNED	Requested
591	RQ94384	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DHAULIGANGA(NH)-PITHORAGARH(PG) (PG) CKT-1	POWERGRID	D	AMP work	13/Jun/2022	10:00	13/Jun/2022	18:00			PLANNED	Requested
592	RQ94420	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AURAIYA(NT)-SIKANDRA(UP) (PG) CKT-2	POWERGRID	D	AMP works	11/Jun/2022	09:00	11/Jun/2022	18:00			PLANNED	Requested
593	RQ94492	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-2	POWERGRID	D	AFTER OVERHAULING OF MAIN BAY CIRCUIT BREAKER, INTERCONNECTIO N AND TESTING OF PROTECTION SYSTEM OF LINE TO BE CHECKED FOR HEALTHINESS	11/Jun/2022	08:00	11/Jun/2022	18:00			PLANNED	Requested
594	RQ94419	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AURAIYA(NT)-SIKANDRA(UP) (PG) CKT-1	POWERGRID	D	AMP works	10/Jun/2022	09:00	10/Jun/2022	18:00			PLANNED	Requested
595	RQ94323	OCC_195	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-SAWAIMADHOPUR(RS) (PG) CKT-1	POWERGRID	D	Half yearly maintenance	10/Jun/2022	09:00	10/Jun/2022	15:00			PLANNED	Requested
596	RQ94114	OCC_195	rappc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1	POWERGRID	D	PM checks on 220 KV Udaipur line equipment's such as LA and GS adjustment with 220kV main BUS- I Shutdown.	10/Jun/2022	08:00	10/Jun/2022	18:00	RAPS-B UNIT-2 UNDER BSD		PLANNED	Requested
597	RQ94451	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAWAIMADHOPUR(RS)-DAUSA(RS) (PG) CKT-1	POWERGRID	C	For NHAI Diversion Work	10/Jun/2022	08:00	16/Jun/2022	18:00			PLANNED	Requested
598	RQ94452	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1	POWERGRID	C	For NHAI Diversion Work	10/Jun/2022	08:00	16/Jun/2022	18:00			PLANNED	Requested
599	RQ94295	OCC_195	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAWAIMADHOPUR(RS)-DAUSA(RS) (PG) CKT-1	POWERGRID	D	FOR Quarterly maintenance at both end	09/Jun/2022	08:00	09/Jun/2022	18:00			PLANNED	Requested
600	RQ94188	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-4	POWERGRID	D	AMP WORK	08/Jun/2022	08:00	08/Jun/2022	18:00			PLANNED	Requested
601	RQ94628	OCC_195	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PS) (PG) CKT-2	POWERGRID	D	AMP Work & rectification of Peak Bent at LOC-324 & tightening of Vibration Damper Losse	07/Jun/2022	09:00	08/Jun/2022	18:00	Kindly approve		PLANNED	Requested
602	RQ94627	OCC_195	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PS) (PG) CKT-1	POWERGRID	D	AMP Work & rectification of Peak Bent at LOC-324 & tightening of Vibration Damper Losse	07/Jun/2022	09:00	08/Jun/2022	18:00	Kindly approve		PLANNED	Requested
603	RQ94301	OCC_195	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2	POWERGRID	D	Routine Maintenance of Bay & Line	07/Jun/2022	08:00	07/Jun/2022	18:00			PLANNED	Requested
604	RQ94187	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-3	POWERGRID	D	AMP WORK	06/Jun/2022	08:00	06/Jun/2022	18:00			PLANNED	Requested
605	RQ94300	OCC_195	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1	POWERGRID	D	Routine Maintenance of Bay & Line	06/Jun/2022	08:00	06/Jun/2022	18:00			PLANNED	Requested
606	RQ94383	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DHAULIGANGA(NH)-PITHORAGARH(PG) (PG) CKT-1	POWERGRID	C	Shifting & final connection of lines at Jauljibi, Pithoragarh & Bareilly SS.	06/Jun/2022	08:00	08/Jun/2022	18:00			PLANNED	Requested
607	RQ94186	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-2	POWERGRID	D	AMP WORK	04/Jun/2022	08:00	04/Jun/2022	18:00			PLANNED	Requested
608	RQ94185	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-1	POWERGRID	D	AMP work	02/Jun/2022	08:00	02/Jun/2022	18:00			PLANNED	Requested
609	RQ94754	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-CBGANI(UP) (PG) CKT-1	POWERGRID	D	Protection AMP testing and firmware upgradation of MICOM relay	01/Jun/2022	09:00	01/Jun/2022	15:00			PLANNED	Requested
610	RQ94755	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-SITARGANI(PG) (PG) CKT-1	POWERGRID	D	For attending the electrical clearance of Jumper from Tower body at Loc. No. - 71	01/Jun/2022	08:00	01/Jun/2022	18:00			PLANNED	Requested
611	RQ94381	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PITHORAGARH(PG)-BAREILLY(UP) (PG) CKT-1	POWERGRID	C	Shifting & final connection of lines at Jauljibi, Pithoragarh & Bareilly SS.	01/Jun/2022	08:00	08/Jun/2022	18:00			PLANNED	Requested
612	RQ94382	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DHAULIGANGA(NH)-BAREILLY(UP) (PG) CKT-1	POWERGRID	C	Shifting & final connection of lines at Jauljibi, Pithoragarh & Bareilly SS.	01/Jun/2022	08:00	04/Jun/2022	18:00			PLANNED	Requested
613	RQ94121	OCC_195	rappc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_C(NP)-RAPS_B(NP) (NPCIL) CKT-1	POWERGRID,NPCIL	C	RAPS-5&6 Tie line PM checks on DS-B, DS-D, associated jumpers and CB-4 related job. PM checks on LA and CT with main BUS – II shutdown.	30/Jun/2022	08:00	01/Jul/2022	18:00	RAPS-B UNIT-2 UNDER BSD		PLANNED	Requested

614	RQ94116	OCC_195	rappc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_C(NP)-RAPS_B(NP) (NPCIL) CKT-1	POWERGRID,NPCIL	C	PM checks on DS-A, DS-C, associated jumpers and PM checks on CB-4 and testing related job. PM checks on LA and CVT with 220KV main BUS-I Shutdown.	13/Jun/2022	08:00	14/Jun/2022	18:00	RAPS-B UNIT-2 UNDER BSD	PLANNED	Requested	
615	RQ94717	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANESAR(PG)-MAU(HV) (HVPNL) CKT-2	HVPNL	D	TESTING VALIDATION OF OPERATION AFTER SCADA UPGRADATION WORK	29/Jun/2022	14:15	29/Jun/2022	15:00	220 KV BAY 204 ALONG WITH LINE MANESAR MAU CKT-2 at GIS MANESAR S/S	PLANNED	Requested	
616	RQ94716	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANESAR(PG)-MAU(HV) (HVPNL) CKT-1	HVPNL	D	TESTING VALIDATION OF OPERATION AFTER SCADA UPGRADATION WORK	29/Jun/2022	12:15	29/Jun/2022	13:00	220 KV BAY 203 ALONG WITH LINE MANESAR MAU CKT-1 at GIS MANESAR S/S	PLANNED	Requested	
617	RQ94719	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANESAR(PG)-BADSHAHPUR(HV) (HVPNL) CKT-2	HVPNL	D	TESTING VALIDATION OF OPERATION AFTER SCADA UPGRADATION WORK	29/Jun/2022	11:15	29/Jun/2022	12:00	220 KV BAY 202 ALONG WITH LINE MANESARBADSHAH PUR CKT-2 at GIS MANESAR S/S	PLANNED	Requested	
618	RQ94718	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANESAR(PG)-BADSHAHPUR(HV) (HVPNL) CKT-1	HVPNL	D	TESTING VALIDATION OF OPERATION AFTER SCADA UPGRADATION WORK	29/Jun/2022	10:15	29/Jun/2022	11:00	220 KV BAY 201 ALONG WITH LINE MANESARBADSHAH PUR CKT-1 at GIS MANESAR S/S	PLANNED	Requested	
619	RQ94489	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOHANA(HV)-SONIPAT(PG) (HVPNL) CKT-1	HVPNL	D	AMP works	22/Jun/2022	08:00	22/Jun/2022	18:00		PLANNED	Requested	
620	RQ94484	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOHANA(HV)-SONIPAT(PG) (HVPNL) CKT-2	HVPNL	D	FOR AMP WORK	21/Jun/2022	10:00	21/Jun/2022	18:00		PLANNED	Requested	
621	RQ94622	OCC_195	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHABAD(PG)-HUKMAWALI (HV) (HVPNL) CKT-1	HVPNL	D	For AMP Works	15/Jun/2022	08:00	15/Jun/2022	18:00	Kindly approve	PLANNED	Requested	
622	RQ94709	OCC_195	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KUNIHAR(HV)-PINJORE(HV) (HVPNL) CKT-1	HVPNL	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Jun/2022	07:00	30/Jun/2022	18:00	Kindly approve	PLANNED	Requested	
623	RQ94708	OCC_195	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PINJORE(HV)-BADDI(HV) (HVPNL) CKT-1	HVPNL	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Jun/2022	07:00	30/Jun/2022	18:00	Kindly approve	PLANNED	Requested	
624	RQ94706	OCC_195	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MADANPUR-PINJORE (HV) CKT-1	HVPNL	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Jun/2022	07:00	30/Jun/2022	18:00	Kindly approve	PLANNED	Requested	
625	RQ94707	OCC_195	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MADANPUR-PINJORE (HV) CKT-2	HVPNL	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Jun/2022	07:00	30/Jun/2022	18:00	Kindly approve	PLANNED	Requested	
626	RQ94390	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHPUR(PG)-NAUBASTAKANPUR (UP) (PG) CKT-1	POWERGRID,UPPTCL	D	AMP work	28/Jun/2022	09:00	28/Jun/2022	18:00		PLANNED	Requested	
627	RQ94466	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MEERUT(PG)-SHATABDINAGAR(U P) (PG) CKT-1	POWERGRID,UPPTCL	D	For Line /Bay Equipment AMP work	06/Jun/2022	09:00	06/Jun/2022	15:00		PLANNED	Requested	
628	RQ94467	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MEERUT(PG)-NARA(UP) (PG) CKT-1	POWERGRID,UPPTCL	D	For Line /Bay Equipment AMP work	03/Jun/2022	09:00	03/Jun/2022	15:00		PLANNED	Requested	
629	RQ94469	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MEERUT(PG)-MODIPURAM(UP) (PG) CKT-2	POWERGRID,UPPTCL	D	For Line /Bay Equipment AMP work	02/Jun/2022	09:00	02/Jun/2022	15:00		PLANNED	Requested	
630	RQ94468	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MEERUT(PG)-MODIPURAM(UP) (PG) CKT-1	POWERGRID,UPPTCL	D	For Line /Bay Equipment AMP work	01/Jun/2022	09:00	01/Jun/2022	15:00		PLANNED	Requested	
631	RQ94510	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADR (BB) CKT-3	BBMB	C	Stringing of 400 KV D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0	27/Jun/2022	07:00	28/Jun/2022	18:00		PLANNED	Requested	
632	RQ94511	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADR (BB) CKT-4	BBMB	C	Stringing of 400 KV D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0	27/Jun/2022	07:00	28/Jun/2022	18:00		PLANNED	Requested	
633	RQ94509	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADR (BB) CKT-2	BBMB	C	Stringing of 400 KV D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0	27/Jun/2022	07:00	28/Jun/2022	18:00		PLANNED	Requested	
634	RQ94508	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADR (BB) CKT-1	BBMB	C	Stringing of 400 KV D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0	27/Jun/2022	06:00	28/Jun/2022	18:00		PLANNED	Requested	
635	RQ94304	OCC_195	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADR(BB)-KHETRI(RS) (BB) CKT-2	BBMB	D	For maintenance Work & tree trimming	16/Jun/2022	08:00	16/Jun/2022	18:00		PLANNED	Requested	
636	RQ94645	OCC_195	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADR (BB) CKT-1	BBMB	C	For Automation of sub-station	15/Jun/2022	08:00	20/Jun/2022	18:00		PLANNED	Requested	
637	RQ94303	OCC_195	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADR(BB)-KHETRI(RS) (BB) CKT-1	BBMB	D	For maintenance Work & tree trimming	14/Jun/2022	08:00	14/Jun/2022	18:00		PLANNED	Requested	
638	RQ94298	OCC_195	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-CHIRAWA(RS) (BB) CKT-1	BBMB	D	For quarterly maintenance of bay equipments and 220 KV Main bus at 220 KV GSS, Chirawa & Tree Trimming under the Line requiring Shutdown	09/Jun/2022	08:00	09/Jun/2022	18:00		PLANNED	Requested	
639	RQ93901	OCC_195	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARSAWAN(UP)-KHODRI(UK) (UP) CKT-1	UPPTCL	D	Looping chooping of tree in line corridor	20/Jun/2022	09:00	20/Jun/2022	18:00		PLANNED	Requested	
640	RQ94247	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KURSI ROAD(UP)-LUCKNOW_1(PG) (UP) CKT-2	UPPTCL	D	Firmware upgradation of Distance Relay.	15/Jun/2022	10:00	15/Jun/2022	13:00		PLANNED	Requested	
641	RQ94246	OCC_195	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KURSI ROAD(UP)-LUCKNOW_1(PG) (UP) CKT-1	UPPTCL	D	Firmware upgradation of Distance Relay.	14/Jun/2022	10:00	14/Jun/2022	13:00		PLANNED	Requested	
642	RQ93900	OCC_195	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAHRANPUR(UP)-KHODRI(UK) (UP) CKT-1	UPPTCL	D	Looping chooping of tree in line corridor	13/Jun/2022	09:00	17/Jun/2022	18:00		PLANNED	Requested	

643	RQ94459	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KHARA(UP)-SAHARANPUR(PG) (UP) CKT-1	UPPTCL	D	For AMP work	13/Jun/2022	08:00	13/Jun/2022	18:00			PLANNED	Requested
644	RQ93899	OCC_195	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NARA(UP)-ROORKEE(UK) (UP) CKT-1	UPPTCL	D	Looping chooping and tree cutting, jumper tightening	09/Jun/2022	09:00	10/Jun/2022	18:00			PLANNED	Requested
645	RQ94465	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MEERUT(PG)-JAGRITI VIHAR (UP) (UP) CKT-1	UPPTCL	D	For Line /Bay Equipment AMP work	07/Jun/2022	09:00	07/Jun/2022	15:00			PLANNED	Requested
646	RQ94066	OCC_195	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SULTANPUR(UP)-TANDA(NT) (UP) CKT-2	UPPTCL	D	For Routine bay maintenance	05/Jun/2022	10:00	05/Jun/2022	18:00			PLANNED	Requested
647	RQ94393	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-NAINI(RLY) (RAILWAYS) CKT-1	RAILWAY 5	D	AMP work and Relay Firmware upgradation work	18/Jun/2022	09:00	18/Jun/2022	18:00			PLANNED	Requested
648	RQ94293	OCC_195	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-SIKANDRA(UP) (PG) CKT-1	POWERGRID,RRVPTCL	D	For line maintenance work	17/Jun/2022	08:00	17/Jun/2022	18:00			PLANNED	Requested
649	RQ94485	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PIRANKALIYAR(UK)-ROORKEE(PG) (PTCUL) CKT-3	PTCUL	D	FOR AMP WORK	16/Jun/2022	10:00	16/Jun/2022	18:00			PLANNED	Requested
650	RQ94478	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MAHARANI(BAGH) (PG)-PRAGATI(DV) (DTL) CKT-1	DTL	D	For Line Bay Equipment AMP work	10/Jun/2022	10:00	10/Jun/2022	18:00			PLANNED	Requested
651	RQ94216	OCC_195	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-2	DTL	D	General Maintenance works	07/Jun/2022	05:00	07/Jun/2022	09:00			PLANNED	Requested
652	RQ94479	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MAHARANI(BAGH) (PG)-SARITA VIHAR(DV) (DTL) CKT-1	DTL	D	For Line Bay Equipment AMP work	06/Jun/2022	10:00	06/Jun/2022	18:00			PLANNED	Requested
653	RQ94207	OCC_195	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-1	DTL	D	to carry out pruning of trees before rainy season and maintenance of bay equipments before peak load of summer.	05/Jun/2022	05:00	05/Jun/2022	09:00			PLANNED	Requested
654	RQ94477	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MAHARANI(BAGH) (PG)-LODHIROAD(DV) (DTL) CKT-1	DTL	D	For Line Bay Equipment AMP work	04/Jun/2022	10:00	04/Jun/2022	18:00			PLANNED	Requested
655	RQ94208	OCC_195	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-2	DTL	D	to carry out pruning of trees before rainy season, maintenance of bay equipments & tightening of jumper clamp at Tower no.-56	04/Jun/2022	05:00	04/Jun/2022	09:00			PLANNED	Requested
656	RQ94209	OCC_195	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-4	DTL	D	Capacitance and tan delta measurement of bay equipment and tree trimming work under ckt.	02/Jun/2022	05:00	02/Jun/2022	10:00			PLANNED	Requested
657	RQ94215	OCC_195	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-1	DTL	D	Tan Delta, PMS, work	01/Jun/2022	05:00	01/Jun/2022	09:00			PLANNED	Requested
658	RQ94404	OCC_195	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-2	PSTCL	D	Checking & tightenings the jumper's nut-bolts, and General Periodical/routine checking & maintenance	09/Jun/2022	08:00	09/Jun/2022	18:00			PLANNED	Requested
659	RQ94278	OCC_195	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-1	PSTCL	D	Checking & tightenings the jumper's nut-bolts, and General Periodical/routine checking & maintenance	06/Jun/2022	08:00	06/Jun/2022	18:00			PLANNED	Requested
660	RQ94483	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEIOL PSS HB_FGRAH_PG (AHEIOL) (AHEIOL) CKT-2	AHEIOL	D	For testing and commissioning works with TBC Bay	02/Jun/2022	17:00	02/Jun/2022	23:00			PLANNED	Requested
661	RQ94482	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEIOL PSS HB_FGRAH_PG (AHEIOL) (AHEIOL) CKT-1	AHEIOL	D	For testing and commissioning works with TBC Bay	01/Jun/2022	17:00	30/Jun/2022	23:00			PLANNED	Requested
662	RQ94480	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEIOL PSS HB_FGRAH_PG (AHEIOL) (AHEIOL) CKT-1	AHEIOL	D	For testing and commissioning works with TBC Bay	02/Jun/2022	17:00	02/Jun/2022	23:00			PLANNED	Requested
663	RQ94481	OCC_195	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEIOL PSS HB_FGRAH_PG (AHEIOL) (AHEIOL) CKT-1	AHEIOL	D	For testing and commissioning works with TBC Bay	01/Jun/2022	17:00	01/Jun/2022	23:00			PLANNED	Requested
664	RQ94689	OCC_195	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	SD required for removal of Aviation Globules for OPGW installation works under ULDC scheme.	01/Jun/2022	07:00	25/Jun/2022	18:00	Kindly approve		PLANNED	Requested
665	RQ94687	OCC_195	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	SD required for removal of Aviation Globules for OPGW installation works under ULDC scheme.	01/Jun/2022	07:00	25/Jun/2022	18:00	Kindly approve		PLANNED	Requested
666	RQ94686	OCC_195	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1	ADHPL	D	SD required for removal of Aviation Globules for OPGW installation works under ULDC scheme.	01/Jun/2022	07:00	25/Jun/2022	18:00	Kindly approve		PLANNED	Requested
667	RQ94690	OCC_195	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Jun/2022	07:00	30/Jun/2022	18:00	Kindly approve		PLANNED	Requested
668	RQ94685	OCC_195	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Jun/2022	07:00	30/Jun/2022	18:00	Kindly approve		PLANNED	Requested
669	RQ94684	OCC_195	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1	ADHPL	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/Jun/2022	07:00	30/Jun/2022	18:00	Kindly approve		PLANNED	Requested

670	RQ93917	OCC_195	slidchp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAMERA_3(NH)-BUDHIL(LB) (LB) CKT-1	GREENKO BUDHIL	D	Stringing work on 400KV Lahal-Rajera line	01/June/2022	07:00	01/June/2022	19:00	Actual Shutdown required on 30.05.2022 from 07:00 to 19:00 hrs.	PLANNED	Requested
671	RQ94683	OCC_195	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAMERA_3(NH)-BUDHIL(LB) (LB) CKT-1	GREENKO BUDHIL	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/June/2022	07:00	30/June/2022	18:00	Kindly approve	PLANNED	Requested
672	RQ94710	OCC_195	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-KISHAN(CHD) (CHD) CKT-1	CHANDIG ARH SEB	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/June/2022	07:00	30/June/2022	18:00	Kindly approve	PLANNED	Requested
673	RQ94711	OCC_195	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-KISHAN(CHD) (CHD) CKT-2	CHANDIG ARH SEB	D	Non-Auto mode required for OPGW installation works under ULDC scheme.	01/June/2022	07:00	30/June/2022	18:00	Kindly approve	PLANNED	Requested
674	RQ94722	OCC_195	cpcc1_sd	BUS	220KV BUS 1 AT MANESAR(PG)	POWERGRID	D	TESTING VALIDATION OF OPERATION AFTER SCADA UPGRADATION WORK	29/June/2022	15:15	29/June/2022	18:30	220 KV BAY 206 BUS COUPLER along with 220 kv BUS 1 and Bus 2 at GIS Manesar s/s	PLANNED	Requested
675	RQ94666	OCC_195	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)	POWERGRID	D	For Busbar Bay unit retrofitment	29/June/2022	08:00	29/June/2022	18:00		PLANNED	Requested
676	RQ94678	OCC_195	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)	POWERGRID	D	Retrofitment of existing 20589B Isolator By DTL	29/June/2022	08:00	29/June/2022	18:00		PLANNED	Requested
677	RQ94665	OCC_195	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)	POWERGRID	D	For Busbar Bay unit retrofitment	28/June/2022	08:00	28/June/2022	18:00		PLANNED	Requested
678	RQ94668	OCC_195	cpcc1_sd	BUS	220KV BUS 4 AT MANDOLA(PG)	POWERGRID	D	For Busbar Bay unit retrofitment	27/June/2022	08:00	27/June/2022	18:00		PLANNED	Requested
679	RQ94667	OCC_195	cpcc1_sd	BUS	220KV BUS 3 AT MANDOLA(PG)	POWERGRID	D	For Busbar Bay unit retrofitment	26/June/2022	08:00	26/June/2022	18:00		PLANNED	Requested
680	RQ94677	OCC_195	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)	POWERGRID	D	Retrofitment of existing 20589B Isolator By DTL	21/June/2022	08:00	21/June/2022	18:00		PLANNED	Requested
681	RQ94198	OCC_195	cpcc3_sd	BUS	220KV BUS 2 AT FATEHPUR(PG)	POWERGRID	D	Pole, BPI erection and Jumpering work for new Bay construction (201 and 215) at 765KV Fatehpur ss.	17/June/2022	10:00	17/June/2022	18:00		PLANNED	Requested
682	RQ94197	OCC_195	cpcc3_sd	BUS	220KV BUS 1 AT FATEHPUR(PG)	POWERGRID	D	Pole, BPI erection and Jumpering work for new Bay construction (201 and 215) at 765KV Fatehpur ss.	16/June/2022	10:00	16/June/2022	18:00		PLANNED	Requested
683	RQ94554	OCC_195	cpcc1_sd	BUS	220KV BUS 2 AT MEERUT(PG)	POWERGRID	D	AMP WORK	13/June/2022	08:00	13/June/2022	18:00		PLANNED	Requested
684	RQ94206	OCC_195	cpcc3_sd	BUS	220KV BUS 1 AT AGRA(PG)	POWERGRID	D	AMP works	09/June/2022	10:00	09/June/2022	18:00		PLANNED	Requested
685	RQ94660	OCC_195	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 2	POWERGRID	D	Bay Extension works by M/s TATA	07/June/2022	17:00	07/June/2022	23:00		PLANNED	Requested
686	RQ94659	OCC_195	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 1	POWERGRID	D	Bay Extension works by M/s TATA	06/June/2022	17:00	06/June/2022	23:00		PLANNED	Requested
687	RQ94553	OCC_195	cpcc1_sd	BUS	220 KV BIKANER(PG) - BUS 2	POWERGRID	D	FOR PEAK ERECTION ACTIVITY NEAR 400KV BUS2 & ICTS	05/June/2022	17:00	06/June/2022	23:00		PLANNED	Requested
688	RQ94656	OCC_195	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 6	POWERGRID	D	AMP WORK	02/June/2022	17:00	02/June/2022	23:00		PLANNED	Requested
689	RQ94655	OCC_195	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 5	POWERGRID	D	AMP WORK	01/June/2022	17:00	01/June/2022	23:00		PLANNED	Requested
690	RQ94082	OCC_195	indigrid_sd	BUS	220 KV SOHNA ROAD (GPTL) - BUS 2	GPTL	D	For Annual maintenance work	16/June/2022	08:00	16/June/2022	20:00	AMP work	PLANNED	Requested
691	RQ94081	OCC_195	indigrid_sd	BUS	220 KV SOHNA ROAD (GPTL) - BUS 1	GPTL	D	For Annual maintenance work	15/June/2022	08:00	15/June/2022	20:00	AMP Work	PLANNED	Requested
692	RQ94289	OCC_195	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	132 KV AMARPURATHEDI(RS)-HISAR(BB) (RS) CKT-1	BRVPLN	D	for Quarterly Maintenance	17/June/2022	08:00	17/June/2022	18:00		PLANNED	Requested
693	RQ94634	OCC_195	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV KATHUA(JK)-MAHANPUR(JK) (PG) CKT-1	POWERGRID	D	For Line equipment AMP testing.	09/June/2022	09:00	09/June/2022	12:00	Kindly approve	PLANNED	Requested
694	RQ94632	OCC_195	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-MAHANPUR(PDD) (PG) CKT-1	POWERGRID	D	For Line equipment AMP testing.	07/June/2022	09:00	07/June/2022	12:00	Kindly approve	PLANNED	Requested
695	RQ94279	OCC_195	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	07/June/2022	08:00	07/June/2022	18:00		PLANNED	Requested
696	RQ94415	OCC_195	cpcc3_sd	BAY	AWX1.Q2 MAIN BAY - 500 KV HVDC RIHAND-DADRI (PG) CKT-2 (POWERGRID) AT 500 KV HVDC RIHAND(PG)	POWERGRID	D	Rectification of over-heating issue of contactors/control cables in common control MB of the breakers	04/June/2022	10:00	04/June/2022	18:00	Pole 2 will remain charged through Tie CB.	PLANNED	Requested
697	RQ94416	OCC_195	cpcc3_sd	BAY	AWX2.Q1 MAIN BAY - 500 KV HVDC RIHAND-DADRI (PG) CKT-1 (POWERGRID) AT 500 KV HVDC RIHAND(PG)	POWERGRID	D	Rectification of over-heating issue of contactors/control cables in common control MB of the breakers	03/June/2022	10:00	03/June/2022	18:00	Pole 1 will remain charged through Tie CB.	PLANNED	Requested
698	RQ94633	OCC_195	cpcc1_sd	BAY	207 MAIN BAY - 220 KV ROORKEE(PG)-RAMNAGAR(UK) (PTCUL) CKT-1 (POWERGRID) AT ROORKEE(PG)	POWERGRID	C	OVERHAULING OF CB POLES	23/June/2022	08:00	25/June/2022	18:00		PLANNED	Requested
699	RQ94654	OCC_195	cpcc1_sd	BAY	203 MAIN BAY - 400/220 KV 315 MVA ICT 3 AT BAWANA(DV) (POWERGRID)	POWERGRID	C	ABB BREAKER OVERHAULING	23/June/2022	08:00	30/June/2022	18:00		PLANNED	Requested
700	RQ94624	OCC_195	cpcc1_sd	BAY	206 MAIN BAY - 220 KV PIRANKALIYAR(UK)-ROORKEE(PG) (PTCUL) CKT-1 (POWERGRID) AT PIRANKALIYAR(UK)	POWERGRID	C	OVERHAULING OF CB POLES	20/June/2022	08:00	22/June/2022	18:00	at Roorkee, wrongly mention in software	PLANNED	Requested

701	RQ94641	OCC_195	cpcc1_sd	BAY	212 MAIN BAY - 220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1 AT DEBARI(RS)	POWERGRID	C	OVERHAULING OF MAIN BAY CIRCUIT BREAKER ,LINE REMAIN IN SERVICE THROUGH TRANSFER BUS CIRCUIT BREAKER AT DEBARI END/ RRVPNL DEBARI (JDAIPUR) AUTORECLOSE WILL BE OUT OF SERVICE DURING LINE REMAIN IN SERVICE WITH TRANSFER BUS CB	20/Jun/2022	08:00	26/Jun/2022	18:00		PLANNED	Requested	
702	RQ94621	OCC_195	cpcc1_sd	BAY	205 MAIN BAY - 220 KV PIRANKALIYAR(UK)-ROORKEE(PG) (PTCUL) CKT-2 (POWERGRID) AT 220 KV ROORKEE(PG)	POWERGRID	C	OVERHAULING OF CB POLES	17/Jun/2022	08:00	19/Jun/2022	18:00		PLANNED	Requested	
703	RQ94573	OCC_195	cpcc1_sd	BAY	204 BUS COUPLER BAY - 220KV BUS 1 AT MAHARANIBAGH(PG) (POWERGRID) AND 220KV BUS 2 AT MAHARANIBAGH(PG) AT 220 KV MAHARANIBAGH(PG) (POWERGRID)	POWERGRID	D	For Line Bay Equipment AMP work	13/Jun/2022	10:00	13/Jun/2022	18:00		PLANNED	Requested	
704	RQ94640	OCC_195	cpcc1_sd	BAY	208 MAIN BAY - 220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1 AT CHITTORGARH(RS)	POWERGRID	C	OVERHAULING OF MAIN BAY CIRCUIT BREAKER ,LINE REMAIN IN SERVICE THROUGH TRANSFER BUS CIRCUIT BREAKER AT CHITTORGARH END/ RRVPNL (CHANDERIYA) AUTORECLOSE WILL BE OUT OF SERVICE DURING LINE REMAIN IN SERVICE WITH TRANSFER BUS CB	13/Jun/2022	08:00	18/Jun/2022	18:00		PLANNED	Requested	
705	RQ94602	OCC_195	cpcc1_sd	BAY	207 MAIN BAY - 220 KV RAPS_C(NP)-ANTA(NT) (PG) CKT-1 AT ANTA(NT)	POWERGRID	C	Overhauling of M/CB	06/Jun/2022	08:00	11/Jun/2022	18:00		PLANNED	Requested	
706	RQ94638	OCC_195	cpcc1_sd	BAY	209 MAIN BAY - 220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-2 AT CHITTORGARH(RS)	POWERGRID	C	OVERHAULING OF MAIN BAY CIRCUIT BREAKER ,LINE REMAIN IN SERVICE THROUGH TRANSFER BUS CIRCUIT BREAKER AT CHITTORGARH END/ RRVPNL (CHANDERIYA) AUTORECLOSE WILL BE OUT OF SERVICE DURING LINE REMAIN IN SERVICE WITH TRANSFER BUS CB	06/Jun/2022	08:00	11/Jun/2022	18:00		PLANNED	Requested	
707	RQ94600	OCC_195	cpcc1_sd	BAY	208 MAIN BAY - 220 KV KOTPUTLI(PG)-BANSUR(RS) (RS) CKT-1 (POWERGRID) AT 220 KV KOTPUTLI(PG)	POWERGRID	C	Overhauling of 220KV CB -208-52	01/Jun/2022	08:00	03/Jun/2022	18:00		PLANNED	Requested	
708	RQ94094	OCC_195	indigrd_sd	BAY	207 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT KADARPUR (GPTL) (GPTL)	GPTL	D	For Annual maintenance work	20/Jun/2022	08:00	20/Jun/2022	20:00	AMP Work	PLANNED	Requested	
709	RQ94085	OCC_195	indigrd_sd	BAY	209 MAIN BAY - 220 KV SOHNA ROAD (GPTL) - BUS 1 (GPTL) AT SOHNA ROAD (GPTL)	GPTL	D	Bay outage for Busbar testing purpose	16/Jun/2022	08:00	16/Jun/2022	20:00	Bay outage for Busbar testing purpose	PLANNED	Requested	
710	RQ94086	OCC_195	indigrd_sd	BAY	207 MAIN BAY - 220 KV SOHNA ROAD (GPTL) - BUS 1 (GPTL) AT SOHNA ROAD (GPTL)	GPTL	D	Bay outage for Busbar testing purpose	15/Jun/2022	08:00	15/Jun/2022	20:00	Bay outage for Busbar testing purpose	PLANNED	Requested	
711	RQ94281	OCC_195	cpcc3_sd	HVDC POLE	70 KV VINDHYACHAL(PG) POLE-2	POWERGRID	D	PSD FINE TUNING OF HVDC BLOCK#2 NORTH & WEST CONVERTER CB, CWC Pump change over logic modification	08/Jun/2022	10:00	08/Jun/2022	13:00		PLANNED	Requested	
712	RQ94282	OCC_195	cpcc3_sd	HVDC POLE	70 KV VINDHYACHAL(PG) POLE-1	POWERGRID	D	PSD FINE TUNING OF HVDC BLOCK#1 NORTH & WEST CONVERTER CB, CWC Pump change over logic modification	06/Jun/2022	10:00	06/Jun/2022	18:00		PLANNED	Requested	
713	RQ94652	OCC_195	cpcc2_sd	SVC/STATCOM	STATCOM No 1(-100/+100MVAR) at 400 KV Nallagarh(PG)	POWERGRID	D	YEARLY AMP OF STATCOM	03/Jun/2022	09:00	05/Jun/2022	18:00	Kindly approve	PLANNED	Requested	
714	RQ94653	OCC_195	cpcc2_sd	SVC/STATCOM	STATCOM No 2(-100/+100MVAR) at 400 KV Nallagarh(PG)	POWERGRID	D	YEARLY AMP OF STATCOM	03/Jun/2022	09:00	05/Jun/2022	18:00	Kindly approve	PLANNED	Requested	