



सत्यमेव जयते

भारत सरकार

Government of India

विद्युत मंत्रालय

Ministry of Power

उत्तर क्षेत्रीय विद्युत समिति

Northern Regional Power Committee

सं.:उ.क्षे.वि.स./प्रचालन/106/01/2022/ 7324-7365

दिनांक: 17.08.2022

विषय: उत्तर क्षेत्रीय विद्युत समिति की प्रचालन समन्वय उप- समिति की 198 वी बैठक में स्वीकृत आऊटेज कार्यक्रम की सूची।

Subject: Outage programme approved in 198th OCC Meeting.

विद्युत् उत्पादन कंपनियों व पारेषण लाइसेंस धारकों द्वारा उत्पादन इकाइयों व पारेषण तंत्र के प्रस्तावित आऊटेज कार्यक्रमों को दिनांक 16.08.2022 में आयोजित प्रचालन समन्वय उप- समिति की 198 वी बैठक में चर्चा करने के पश्चात आऊटेज कार्यक्रम की स्वीकृत सूची को उत्तर क्षेत्रीय विद्युत समिति के वेब पोर्टल पर उपलब्ध किया गया है। सभी आऊटेज कार्यक्रम संभावित हैं एवं वास्तविक काल में ग्रिड की स्थिति के अनुरूप प्रभावी होंगे। किसी प्रकार की त्रुटि होने पर दो कार्य दिवसों के भीतर हमें सूचित करने का कष्ट करें।

The outage programme of Generating Units and Transmission Lines proposed by Generating Companies and Transmission Licensees were discussed in the 198th OCC meeting held on 16.08.2022 and the approved list of outages program has been uploaded on NRPC web portal. All outage programmes are approved tentatively subject to real time grid conditions. Discrepancy, if any may kindly be intimated within two working days.

(सौमित्र मजूमदार)
अधीक्षण अभियंता (प्रचालन)

सेवा में,
प्रचालन समन्वय उप- समिति के सभी सदस्य।

APPROVED OUTAGE PROGRAM OF 198th OCC

| Sr No | Reference Number | OCC Number | Name of Requesting Agency | Element Type | Element Name | Owner | Daily/Continuous | Reason | Requested From Date | Requested From Time | Requested To Date | Requested To Time | Requester Remarks | Request Type | Shutdown Status | Approved From Date | Approved From Time | Approved To Date | Approved To Time | OCC Remarks |
|-------|------------------|------------|---------------------------|-------------------|---|------------|------------------|--|---------------------|---------------------|-------------------|-------------------|-------------------|--------------|-----------------|--------------------|--------------------|------------------|------------------|---|
| 1 | RQ102021 | OCC_198 | cpcc3_sd | HVDC LINE CIRCUIT | 800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-2 | | C | Transmission Line Diversion work due to construction of Gorakhpur Link Expressway by UPEIDA | 22/Sep/2022 | 08:00 | 28/Sep/2022 | 18:00 | | PLANNED | Rejected | | | | | May be requested after 10th Oct,2022. |
| 2 | RQ102020 | OCC_198 | cpcc3_sd | HVDC LINE CIRCUIT | 800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-1 | | C | Transmission Line Diversion work due to construction of Gorakhpur Link Expressway by UPEIDA | 22/Sep/2022 | 08:00 | 28/Sep/2022 | 18:00 | | PLANNED | Rejected | | | | | May be requested after 10th Oct,2022. |
| 3 | RQ102155 | OCC_198 | cpcc3_sd | HVDC LINE CIRCUIT | 800 KV HVDC KURUKSHETR A-CHAMPA (PG) CKT-2 | POWER GRID | C | Transmission Line Diversion work due to infringement of rail network of Jawaharpur Thermal Power Plant | 12/Sep/2022 | 08:00 | 17/Sep/2022 | 18:00 | | PLANNED | Rejected | | | | | May be available in October. ATC-TTC of NR Import to be curtailed by 5800 MW. Subjected to WRPC consent |
| 4 | RQ102154 | OCC_198 | cpcc3_sd | HVDC LINE CIRCUIT | 800 KV HVDC KURUKSHETR A-CHAMPA (PG) CKT-1 | POWER GRID | C | Transmission Line Diversion work due to infringement of rail network of Jawaharpur Thermal Power Plant | 12/Sep/2022 | 08:00 | 17/Sep/2022 | 18:00 | | PLANNED | Rejected | | | | | May be available in October. ATC-TTC of NR Import to be curtailed by 5800 MW. Subjected to WRPC consent |
| 5 | RQ102156 | OCC_198 | cpcc3_sd | HVDC LINE CIRCUIT | 800 KV HVDC KURUKSHETR A-CHAMPA (PG) CKT-3 | POWER GRID | C | Transmission Line Diversion work due to infringement of rail network of Jawaharpur Thermal Power Plant | 12/Sep/2022 | 08:00 | 17/Sep/2022 | 18:00 | | PLANNED | Rejected | | | | | May be available in October. ATC-TTC of NR Import to be curtailed by 5800 MW. Subjected to WRPC consent |
| 6 | RQ102157 | OCC_198 | cpcc3_sd | HVDC LINE CIRCUIT | 800 KV HVDC KURUKSHETR A-CHAMPA (PG) CKT-4 | POWER GRID | C | Transmission Line Diversion work due to infringement of rail network of Jawaharpur Thermal Power Plant | 12/Sep/2022 | 08:00 | 17/Sep/2022 | 18:00 | | PLANNED | Rejected | | | | | May be available in October. ATC-TTC of NR Import to be curtailed by 5800 MW. Subjected to WRPC consent |

| | | | | | | | | | | | | | | | | | | | | |
|----|----------|---------|----------|-------------------------------|------------------------------------|------------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 7 | RQ102320 | OCC_198 | cpcc3_sd | AC TRANS MISSION LINE CIRCUIT | 765 KV ORAI-JABALPUR (PG) CKT-2 | POWER GRID | D | For Line Terminal equipment AMP work. A/R off of Ckt 1 and Dia to be kept open at Both ends | 26/Sep/2022 | 10:00 | 26/Sep/2022 | 18:00 | | PLANNED | Approved | 26-Sep-22 | 10:00 | 26-Sep-22 | 18:00 | ATC-TTC of NR Import to be curtailed by 900 MW. Subjected to WRPC consent |
| 8 | RQ102001 | OCC_198 | cpcc3_sd | AC TRANS MISSION LINE CIRCUIT | 765 KV ORAI-SATNA (PG) CKT-1 | POWER GRID | D | AMP WORK | 21/Sep/2022 | 10:00 | 21/Sep/2022 | 18:00 | | PLANNED | Approved | 21-Sep-22 | 10:00 | 21-Sep-22 | 18:00 | ATC-TTC of NR Import to be curtailed by 2450 MW. Subjected to WRPC consent/Subject to consent of concerned beneficiaries.Can be taken on Sunday. |
| 9 | RQ102350 | OCC_198 | cpcc3_sd | AC TRANS MISSION LINE CIRCUIT | 765 KV FATEHPUR-SASARAM (PG) CKT-1 | POWER GRID | C | For diversion work due to construction of Ganga expressway bu UPEIDA | 21/Sep/2022 | 08:00 | 30/Sep/2022 | 18:00 | | PLANNED | Approved | 21-Sep-22 | 08:00 | 30-Sep-22 | 18:00 | Subjected to ERPC consent |
| 10 | RQ102319 | OCC_198 | cpcc3_sd | AC TRANS MISSION LINE CIRCUIT | 765 KV ORAI-JABALPUR (PG) CKT-1 | POWER GRID | D | For Line Terminal equipment AMP work. A/R off of Ckt 2 and Dia to be kept open at Both ends | 12/Sep/2022 | 10:00 | 12/Sep/2022 | 18:00 | | PLANNED | Approved | 12-Sep-22 | 10:00 | 12-Sep-22 | 18:00 | ATC-TTC of NR Import to be curtailed by 900 MW. Subjected to WRPC consent |
| 11 | RQ102340 | OCC_198 | cpcc3_sd | AC TRANS MISSION LINE CIRCUIT | 765 KV AGRA-GWALIOR (PG) CKT-2 | POWER GRID | D | A/R OFF to facilitate line strengthening work by WR2 | 08/Sep/2022 | 08:00 | 15/Sep/2022 | 18:00 | | PLANNED | Approved | 08-Sep-22 | 08:00 | 15-Sep-22 | 18:00 | Subjected to WRPC consent/One ckt at a time can be taken for autoreclosing operation. |
| 12 | RQ102342 | OCC_198 | cpcc3_sd | AC TRANS MISSION LINE CIRCUIT | 765 KV VARANASI-GAYA (PG) CKT-1 | POWER GRID | D | REPLACEMENT OF FLASHED INSULATOR BY ER1 | 05/Sep/2022 | 08:00 | 05/Sep/2022 | 18:00 | | PLANNED | Approved | 05-Sep-22 | 08:00 | 05-Sep-22 | 18:00 | Subjected to ERPC consent |
| 13 | RQ102341 | OCC_198 | cpcc3_sd | AC TRANS MISSION LINE CIRCUIT | 765 KV ORAI-JABALPUR (PG) CKT-1 | POWER GRID | D | A/R OFF to facilitate OPGW stringing work under live line condition by WR2 | 01/Sep/2022 | 08:00 | 30/Sep/2022 | 18:00 | | PLANNED | Approved | 01-Sep-22 | 08:00 | 30-Sep-22 | 18:00 | Subjected to WRPC consent |
| 14 | RQ102339 | OCC_198 | cpcc3_sd | AC TRANS MISSION LINE CIRCUIT | 765 KV AGRA-GWALIOR (PG) CKT-1 | POWER GRID | D | A/R OFF to facilitate line strengthening work by WR2 | 01/Sep/2022 | 08:00 | 07/Sep/2022 | 18:00 | | PLANNED | Approved | 01-Sep-22 | 08:00 | 07-Sep-22 | 18:00 | Subjected to WRPC consent |

| | | | | | | | | | | | | | | | | | | | | |
|----|----------|---------|----------|------------------------------|---|------------|---|---|-------------|-------|-------------|-------|---|---------|----------|-----------|-------|-----------|-------|--|
| 15 | RQ102215 | OCC_198 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV VARANASI(PG)-VINDHYACHALPOOL(PG) (PVTSL) CKT-2 | PVTSL | D | CSD Commissioning and AMP Work | 06/Sep/2022 | 10:00 | 06/Sep/2022 | 17:00 | | PLANNED | Approved | 06-Sep-22 | 10:00 | 06-Sep-22 | 17:00 | May be availed in last week of september. ATC-TTC of NR Import to be curtailed by 2800 MW. Subjected to WRPC consent/Subject to consent of concerned beneficiaries.Can be taken on Sunday. |
| 16 | RQ102214 | OCC_198 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV VARANASI(PG)-VINDHYACHALPOOL(PG) (PVTSL) CKT-1 | PVTSL | D | CSD Commissioning and AMP Work | 05/Sep/2022 | 10:00 | 05/Sep/2022 | 16:00 | | PLANNED | Approved | 05-Sep-22 | 10:00 | 05-Sep-22 | 16:00 | May be availed in last week of september. ATC-TTC of NR Import to be curtailed by 2800 MW. Subjected to WRPC consent/Subject to consent of concerned beneficiaries.Can be taken on Sunday. |
| 17 | RQ101725 | OCC_198 | apl_sd | HVDC LINE CIRCUIT | 500 KV HVDC MAHINDERG ARH(APL)-ADANI MUNDRA(APL) (ATIL) CKT-1 | POWER GRID | C | For 33 KV Earth Electrode Line (Tower No. 22-26 & 85-87) Modification work for NHAI PIU Bhiwani to accommodate NH152D | 27/Sep/2022 | 08:00 | 30/Sep/2022 | 20:00 | For 33 KV Earth Electrode Line (Tower No. 22-26 & 85-87) Modification work for NHAI PIU Bhiwani to accommodate NH152D | PLANNED | Approved | 27-Sep-22 | 08:00 | 30-Sep-22 | 20:00 | Provisionally Approved ATC-TTC of NR Import to be curtailed by 1800 MW. Subjected to WRPC consent./Subject to Haryana consent under real time grid conditions.Detail discussion may be done prior granting shutdown. |
| 18 | RQ101726 | OCC_198 | apl_sd | HVDC LINE CIRCUIT | 500 KV HVDC MAHINDERG ARH(APL)-ADANI MUNDRA(APL) (ATIL) CKT-2 | POWER GRID | C | For 33 KV Earth Electrode Line (Tower No. 22-26 & 85-87) Modification work for NHAI PIU Bhiwani to accommodate NH152D | 27/Sep/2022 | 08:00 | 30/Sep/2022 | 20:00 | For 33 KV Earth Electrode Line (Tower No. 22-26 & 85-87) Modification work for NHAI PIU Bhiwani to accommodate NH152D | PLANNED | Approved | 27-Sep-22 | 08:00 | 30-Sep-22 | 20:00 | Provisionally Approved ATC-TTC of NR Import to be curtailed by 1800 MW. Subjected to WRPC consent./Subject to Haryana consent under real time grid conditions.Detail discussion may be done prior granting |

| | | | | | | | | | | | | | | | | | | | | |
|----|----------|---------|----------|------------------------------|---|------------|---|---|-------------|-------|-------------|-------|---|---------|----------|-----------|-------|-----------|-------|--|
| 19 | RQ101727 | OCC_198 | apl_sd | HVDC LINE CIRCUIT | 500 KV HVDC MAHINDERG ARH(APL)-ADANI MUNDRA(APL) (ATIL) CKT-2 | POWER GRID | D | OPGW REPLACEMENT WORK (replacement of old earthwire with OPGW). No outage required. Work will be carried out in RVO block mode. | 01/Sep/2022 | 08:00 | 30/Sep/2022 | 18:00 | OPGW REPLACEMENT WORK (replacement of old earthwire with OPGW). No outage required. Work will be carried out in RVO block mode. | PLANNED | Approved | 01-Sep-22 | 08:00 | 30-Sep-22 | 18:00 | Shutdown will be deferred on dates on which other inter-regional shutdowns are planned. |
| 20 | RQ102348 | OCC_198 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BALIA-BIHARSHARIF (PG) CKT-2 | POWER GRID | D | FOR REPLACEMENT OF FLASHED INSULATOR BY ER1 | 27/Sep/2022 | 08:00 | 27/Sep/2022 | 18:00 | | PLANNED | Approved | 15-Sep-22 | 08:00 | 15-Sep-22 | 18:00 | |
| 21 | RQ102347 | OCC_198 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BALIA-BIHARSHARIF (PG) CKT-1 | POWER GRID | D | A/R OFF TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER BY ER1 | 27/Sep/2022 | 08:00 | 27/Sep/2022 | 18:00 | | PLANNED | Approved | 15-Sep-22 | 08:00 | 15-Sep-22 | 18:00 | |
| 22 | RQ102345 | OCC_198 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BALIA-BIHARSHARIF (PG) CKT-1 | POWER GRID | D | FOR REPLACEMENT OF FLASHED INSULATOR BY ER1 | 23/Sep/2022 | 08:00 | 23/Sep/2022 | 18:00 | | PLANNED | Approved | 16-Sep-22 | 08:00 | 16-Sep-22 | 18:00 | |
| 23 | RQ102346 | OCC_198 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BALIA-BIHARSHARIF (PG) CKT-2 | POWER GRID | D | A/R OFF TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER BY ER1 | 23/Sep/2022 | 08:00 | 23/Sep/2022 | 18:00 | | PLANNED | Approved | 16-Sep-22 | 08:00 | 16-Sep-22 | 18:00 | |
| 24 | RQ101984 | OCC_198 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHINMAL-ZERDA (PG) CKT-1 | POWER GRID | D | Transfer bus scheme testing for the line at Kansari (Zerda) end | 22/Sep/2022 | 09:00 | 22/Sep/2022 | 15:00 | S/D REQUEST BY WR-2 | PLANNED | Approved | 20-Aug-22 | 09:00 | 21-Aug-22 | 15:00 | May be availed subject to WRPC consent. |
| 25 | RQ102270 | OCC_198 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV VINDHYACHAL(PG)-VINDHYACHAL(NT) (PG) CKT-2 | POWER GRID | D | AMP OF BAY EQUIPMENT AWL2 FEEDER BAY | 20/Sep/2022 | 08:00 | 20/Sep/2022 | 18:00 | | PLANNED | Approved | 20-Sep-22 | 08:00 | 20-Sep-22 | 18:00 | Only one pole will remain in service. Subjected to WRPC consent./Other lines in Anpara-Singrauli-Rihand complex may remain in service. |

| | | | | | | | | | | | | | | | | | | | | |
|----|----------|---------|--------------|------------------------------|--|------------|---|--|-------------|-------|-------------|-------|----------------------------|---------|----------|-----------|-------|-----------|-------|-------------------------------------|
| 26 | RQ102316 | OCC_198 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-2 | POWER GRID | D | "For Firewall Final Lift Casting between Line reactor at Balia End" | 19/Sep/2022 | 08:00 | 21/Sep/2022 | 18:00 | | PLANNED | Approved | 19-Sep-22 | 08:00 | 21-Sep-22 | 18:00 | Subjected to ERPC consent |
| 27 | RQ102315 | OCC_198 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-1 | POWER GRID | D | "For Firewall Final Lift Casting between Line reactor at Balia End" | 19/Sep/2022 | 08:00 | 21/Sep/2022 | 18:00 | | PLANNED | Approved | 19-Sep-22 | 08:00 | 21-Sep-22 | 18:00 | Subjected to ERPC consent |
| 28 | RQ101983 | OCC_198 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANKROLI-ZERDA (PG) CKT-1 | POWER GRID | D | Yearly AMP of LTE,Line reactor and main bay circuit breaker at Kansari end | 14/Sep/2022 | 09:00 | 14/Sep/2022 | 18:00 | S/D REQUEST BY WR-2 | PLANNED | Approved | 14-Sep-22 | 09:00 | 14-Sep-22 | 18:00 | |
| 29 | RQ101982 | OCC_198 | singrauli_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SINGRAULI(N T)-VINDHYACHAL(PG) (PG) CKT-2 | POWER GRID | C | BREAKER AND SAS R&M | 13/Sep/2022 | 08:00 | 14/Sep/2022 | 18:00 | LINE UNDER SHUTDOWN | PLANNED | Approved | 13-Sep-22 | 08:00 | 14-Sep-22 | 18:00 | both poles should remain in service |
| 30 | RQ102343 | OCC_198 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BALIA-PATNA (PG) CKT-1 | POWER GRID | D | REPLACEMENT OF FLASHED INSULATOR BY ER1 | 07/Sep/2022 | 08:00 | 07/Sep/2022 | 18:00 | | PLANNED | Approved | 07-Sep-22 | 08:00 | 07-Sep-22 | 18:00 | |
| 31 | RQ102780 | OCC_198 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BALIA-PATNA (PG) CKT-2 | POWER GRID | D | REPLACEMENT OF FLASHED INSULATOR BY ER1 | 07/Sep/2022 | 08:00 | 07/Sep/2022 | 18:00 | | PLANNED | Approved | 08-Sep-22 | 08:00 | 08-Sep-22 | 18:00 | |
| 32 | RQ102344 | OCC_198 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BALIA-PATNA (PG) CKT-2 | POWER GRID | D | A/R OFF TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER BY ER1 | 07/Sep/2022 | 08:00 | 07/Sep/2022 | 18:00 | | PLANNED | Approved | 07-Sep-22 | 08:00 | 07-Sep-22 | 18:00 | |
| 33 | RQ102781 | OCC_198 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BALIA-PATNA (PG) CKT-1 | POWER GRID | D | A/R OFF TO FACILITATE THE SD OF OTHER CKT ON THE SAME TOWER BY ER1 | 07/Sep/2022 | 08:00 | 07/Sep/2022 | 18:00 | | PLANNED | Approved | 08-Sep-22 | 08:00 | 08-Sep-22 | 18:00 | |
| 34 | RQ101981 | OCC_198 | singrauli_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SINGRAULI(N T)-VINDHYACHAL(PG) (PG) CKT-2 | POWER GRID | C | BREAKER AND SAS R&M | 05/Sep/2022 | 08:00 | 12/Sep/2022 | 18:00 | LINE WILL CHARGED WITH TBC | PLANNED | Approved | 05-Sep-22 | 08:00 | 12-Sep-22 | 18:00 | both poles should remain in service |

| | | | | | | | | | | | | | | | | | | | | |
|----|----------|---------|--------------|------------------------------|--|------------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 35 | RQ101979 | OCC_198 | singrauli_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SINGRAULI(N T)-VINDHYACHAL(PG) (PG) CKT-1 | POWER GRID | C | R Phase C isolator , MB box alignment | 03/Sep/2022 | 08:00 | 03/Sep/2022 | 15:00 | | PLANNED | Approved | 03-Sep-22 | 08:00 | 03-Sep-22 | 15:00 | both poles should remain in service |
| 36 | RQ102349 | OCC_198 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-1 | POWER GRID | D | A/R OFF TO FACILITATE LIVE LINE OPGW WORK BY ER1 | 01/Sep/2022 | 08:00 | 30/Sep/2022 | 18:00 | | PLANNED | Approved | 01-Sep-22 | 08:00 | 30-Sep-22 | 18:00 | |
| 37 | RQ101968 | OCC_198 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV MODAK(RS)-BHANPURA(MP) (MPSEB) CKT-1 | MPSEB | D | For Halfyearly maintenance work | 15/Sep/2022 | 08:00 | 15/Sep/2022 | 18:00 | | PLANNED | Approved | 15-Sep-22 | 08:00 | 15-Sep-22 | 18:00 | Subjected to consent from Rajasthan |
| 38 | RQ102312 | OCC_198 | cpcc3_sd | HVDC LINE CIRCUIT | 500 KV HVDC BALIA-BHIWADI (PG) CKT-2 | | D | REPLECEMENT OF UPS USED IN VALVE COOLING SYSTEM | 16/Sep/2022 | 08:00 | 16/Sep/2022 | 18:00 | | PLANNED | Approved | | | | | May be clubbed with RQ101808 |
| 39 | RQ102311 | OCC_198 | cpcc3_sd | HVDC LINE CIRCUIT | 500 KV HVDC BALIA-BHIWADI (PG) CKT-1 | | D | REPLECEMENT OF UPS USED IN VALVE COOLING SYSTEM | 14/Sep/2022 | 10:00 | 14/Sep/2022 | 18:00 | | PLANNED | Approved | | | | | May be clubbed with RQ102318 & RQ101807 |
| 40 | RQ102314 | OCC_198 | cpcc3_sd | HVDC LINE CIRCUIT | 500 KV HVDC RIHAND-DADRI (PG) CKT-2 | | C | Transmission Line Diversion work due to infringement of rail network of Jawaharpur Thermal Power Plant | 08/Sep/2022 | 08:00 | 12/Sep/2022 | 18:00 | | PLANNED | Rejected | | | | | UP denied consent.May be taken in October. |
| 41 | RQ102313 | OCC_198 | cpcc3_sd | HVDC LINE CIRCUIT | 500 KV HVDC RIHAND-DADRI (PG) CKT-1 | | C | Transmission Line Diversion work due to infringement of rail network of Jawaharpur Thermal Power Plant | 08/Sep/2022 | 08:00 | 12/Sep/2022 | 18:00 | | PLANNED | Rejected | | | | | UP denied consent.May be taken in October. |

| | | | | | | | | | | | | | | | | | | | | |
|----|----------|---------|----------|------------------------------|---------------------------------------|------------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|---|
| 42 | RQ102318 | OCC_198 | cpcc1_sd | HVDC LINE CIRCUIT | 500 KV HVDC BALIA-BHIWADI (PG) CKT-1 | | D | For construction & overhead crossing work of the 765kV D/C Sikar-II Aligarh Transmission Line under the transmission scheme for evacuation of power from solar energy zones in Rajasthan (8.1 GW) under Phase-II Part-D. | 04/Sep/2022 | 08:00 | 06/Sep/2022 | 18:00 | Kindly Approve this Shutdown from 23.08.2022 to 25.08.2022 | PLANNED | Approved | 23-Aug-22 | 08:00 | 25-Aug-22 | 18:00 | both poles will remain under outage |
| 43 | RQ101808 | OCC_198 | cpcc1_sd | HVDC LINE CIRCUIT | 500 KV HVDC BALIA-BHIWADI (PG) CKT-2 | | D | Line maintenance work eg.Polluted Insulator replacement & cleaning, MISSING GRADING RINGS,CC RINGS, VIBRATION DAMPERS LINE SPACERS ETC. | 02/Sep/2022 | 08:00 | 02/Sep/2022 | 18:00 | S/D may be approved on 27.08.2022 | PLANNED | Approved | | | | | May be clubbed with overhead crossing work. |
| 44 | RQ101807 | OCC_198 | cpcc1_sd | HVDC LINE CIRCUIT | 500 KV HVDC BALIA-BHIWADI (PG) CKT-1 | | D | Line maintenance work eg.Polluted Insulator replacement & cleaning, MISSING GRADING RINGS,CC RINGS, VIBRATION DAMPERS LINE SPACERS ETC. | 01/Sep/2022 | 08:00 | 01/Sep/2022 | 18:00 | S/D may be approved on 26.08.2022 | PLANNED | Approved | | | | | May be clubbed with overhead crossing work. |
| 45 | RQ102133 | OCC_198 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV VARANASI-KANPUR_GIS (PG) CKT-1 | POWER GRID | C | Transmission Line Diversion work due to construction of Ganga Expressway by UPEIDA | 30/Sep/2022 | 08:00 | 05/Oct/2022 | 18:00 | | PLANNED | Rejected | | | | | Deferred till next OCC. |
| 46 | RQ102134 | OCC_198 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV VARANASI-KANPUR_GIS (PG) CKT-2 | POWER GRID | C | Transmission Line Diversion work due to construction of Ganga Expressway by UPEIDA | 30/Sep/2022 | 08:00 | 05/Oct/2022 | 18:00 | | PLANNED | Rejected | | | | | Deferred till next OCC. |

| | | | | | | | | | | | | | | | | | | | | |
|----|----------|---------|----------|------------------------------|---------------------------------------|------------|---|--|-------------|-------|-------------|-------|-------------------------------------|---------|----------|-----------|-------|-----------|-------|--|
| 47 | RQ101795 | OCC_198 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AJMER-CHITTORGARH (PG) CKT-2 | POWER GRID | D | Line maintenance work eg.Tightening of loose conductor VD, Corona ring, arcing horn, jumper, string Hook etc | 27/Sep/2022 | 10:00 | 27/Sep/2022 | 14:00 | Other Ckt will be in Non auto mode. | PLANNED | Approved | 27-Sep-22 | 14:00 | 27-Sep-22 | 18:00 | May be availed from 1400 hrs to 1800 hrs |
| 48 | RQ101794 | OCC_198 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AJMER-CHITTORGARH (PG) CKT-1 | POWER GRID | D | Line maintenance work eg.Tightening of loose conductor VD, Corona ring, arcing horn, jumper, string Hook etc | 26/Sep/2022 | 10:00 | 26/Sep/2022 | 14:00 | Other Ckt will be in Non auto mode. | PLANNED | Approved | 26-Sep-22 | 14:00 | 26-Sep-22 | 18:00 | May be availed from 1400 hrs to 1800 hrs |
| 49 | RQ102007 | OCC_198 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV VARANASI-KANPUR_GIS (PG) CKT-1 | POWER GRID | D | Shutdown required for tapping of OPGW for repeater station. | 22/Sep/2022 | 10:00 | 22/Sep/2022 | 14:00 | | PLANNED | Approved | 22-Sep-22 | 10:00 | 22-Sep-22 | 14:00 | |
| 50 | RQ101806 | OCC_198 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BHADLA-BIKANER (PG) CKT-2 | POWER GRID | D | For installation of bird diverters as per supreme court order | 16/Sep/2022 | 08:00 | 30/Sep/2022 | 18:00 | Other Ckt will be in Non auto mode. | PLANNED | Approved | 16-Sep-22 | 17:00 | 30-Sep-22 | 23:00 | May be availed in non-solar hours (i.e 1700 hrs) |
| 51 | RQ101802 | OCC_198 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BIKANER-BHADLA_2 (PG) CKT-2 | POWER GRID | D | For installation of bird diverters as per supreme court order | 16/Sep/2022 | 08:00 | 30/Sep/2022 | 18:00 | Other Ckt will be in Non auto mode. | PLANNED | Approved | 16-Sep-22 | 17:00 | 30-Sep-22 | 23:00 | May be availed in non-solar hours (i.e 1700 hrs) |
| 52 | RQ101804 | OCC_198 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AJMER-BHADLA_2 (PG) CKT-2 | POWER GRID | D | For installation of bird diverters as per supreme court order | 16/Sep/2022 | 08:00 | 30/Sep/2022 | 18:00 | Other Ckt will be in Non auto mode. | PLANNED | Approved | 16-Sep-22 | 17:00 | 30-Sep-22 | 23:00 | May be availed in non-solar hours (i.e 1700 hrs) |
| 53 | RQ102161 | OCC_198 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV VARANASI-FATEHPUR (PG) CKT-1 | POWER GRID | D | AMP work | 14/Sep/2022 | 10:00 | 14/Sep/2022 | 18:00 | | PLANNED | Approved | 14-Sep-22 | 10:00 | 14-Sep-22 | 18:00 | |
| 54 | RQ102267 | OCC_198 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AGRA-ALIGARH (PG) CKT-1 | POWER GRID | D | A/R into non auto mode for Live Line OPGW Work | 12/Sep/2022 | 08:00 | 17/Sep/2022 | 18:00 | | PLANNED | Approved | 12-Sep-22 | 08:00 | 17-Sep-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|----|----------|---------|----------|------------------------------|---|------------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 55 | RQ102351 | OCC_198 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV VARANASI-FATEHPUR (PG) CKT-1 | POWER GRID | C | For diversion work due to construction of Ganga expressway by UPEIDA | 10/Sep/2022 | 08:00 | 20/Sep/2022 | 18:00 | | PLANNED | Approved | 10-Sep-22 | 08:00 | 20-Sep-22 | 18:00 | |
| 56 | RQ102159 | OCC_198 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AGRA-ALIGARH (PG) CKT-1 | POWER GRID | D | For S/D nature defect rectification | 09/Sep/2022 | 08:00 | 10/Sep/2022 | 18:00 | | PLANNED | Approved | 09-Sep-22 | 08:00 | 10-Sep-22 | 18:00 | |
| 57 | RQ101796 | OCC_198 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AJMER-CHITTORGARH (PG) CKT-1 | POWER GRID | D | Live line OPGW fitting & clearance rectification work | 09/Sep/2022 | 08:00 | 10/Sep/2022 | 18:00 | During live line opgw works, A/R to be kept in non auto mode of both 765 KV Chittoragr - Ajmer Ckt#1 & Ckt#2 from both ends as safety measures | PLANNED | Approved | 09-Sep-22 | 08:00 | 10-Sep-22 | 18:00 | During live line opgw works, A/R to be kept in non auto mode of both 765 KV Chittoragr - Ajmer Ckt#1 & Ckt#2 from both ends as safety measures |
| 58 | RQ102334 | OCC_198 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BIKANER-MOGA (PG) CKT-2 | POWER GRID | D | Alignment of 765 kV Siemens make Isolator of Bay no. 704L | 08/Sep/2022 | 10:00 | 08/Sep/2022 | 14:00 | Kindly approve | PLANNED | Approved | 08-Sep-22 | 17:00 | 08-Sep-22 | 23:00 | May be availed in non-solar hours (i.e 1700 hrs) |
| 59 | RQ102331 | OCC_198 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BIKANER-MOGA (PG) CKT-1 | POWER GRID | D | Alignment of 765 kV Siemens make Isolator of Bay no. 701L | 07/Sep/2022 | 10:00 | 07/Sep/2022 | 14:00 | Kindly approve | PLANNED | Approved | 07-Sep-22 | 17:00 | 07-Sep-22 | 23:00 | May be availed in non-solar hours (i.e 1700 hrs) |
| 60 | RQ101789 | OCC_198 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV JHATIKARA-BHIWANI (PG) CKT-1 | POWER GRID | D | Line maintenance work eg.Tightening of loose conductor VD, Corona ring, arcing horn, jumper, string Hook etc | 06/Sep/2022 | 08:00 | 07/Sep/2022 | 18:00 | | PLANNED | Approved | 06-Sep-22 | 08:00 | 07-Sep-22 | 18:00 | |
| 61 | RQ102158 | OCC_198 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV GR.NOIDA_2(UPC)-ALIGARH(PG) (PG) CKT-1 | POWER GRID | D | For S/D nature defect rectification | 06/Sep/2022 | 08:00 | 06/Sep/2022 | 18:00 | | PLANNED | Approved | 27-Sep-22 | 08:00 | 27-Sep-22 | 18:00 | May be availed in last week of september. ATC-TTC of NR Import to be curtailed by 600 MW. |

| | | | | | | | | | | | | | | | | | | | | |
|----|----------|---------|----------|------------------------------|---------------------------------------|------------|---|--|-------------|-------|-------------|-------|-------------------------------------|---------|----------|-----------|-------|-----------|-------|--|
| 62 | RQ101793 | OCC_198 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV KOTESHWAR-MEERUT (PG) CKT-2 | POWER GRID | D | For FSC Testing Work | 02/Sep/2022 | 08:00 | 04/Sep/2022 | 18:00 | | PLANNED | Rejected | | | | | May be availed in lean hydro period |
| 63 | RQ101811 | OCC_198 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AGRA-JHATIKARA (PG) CKT-1 | POWER GRID | C | NCRTC diversion work | 02/Sep/2022 | 08:00 | 15/Sep/2022 | 18:00 | | PLANNED | Rejected | | | | | May be availed in October |
| 64 | RQ102220 | OCC_198 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BALIALUCKNOW_2 (PG) CKT-1 | POWER GRID | D | AMP work | 01/Sep/2022 | 10:00 | 01/Sep/2022 | 16:00 | | PLANNED | Approved | 01-Sep-22 | 10:00 | 01-Sep-22 | 16:00 | |
| 65 | RQ102303 | OCC_198 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV JHATIKARA-ALIGARH (PG) CKT-1 | POWER GRID | D | New Tr. line construction works - Erection of Gantry of the 765kV Sikar Line (TBCB Project) adjacent to Jhatikara line at Aligarh. | 01/Sep/2022 | 10:00 | 01/Sep/2022 | 14:00 | Actual S/D requested on 22.08.2022 | PLANNED | Approved | 22-Aug-22 | 10:00 | 22-Aug-22 | 14:00 | |
| 66 | RQ102004 | OCC_198 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV VARANASI-KANPUR_GIS (PG) CKT-1 | POWER GRID | D | A/R into non auto mode for Live Line OPGW Work | 01/Sep/2022 | 08:00 | 30/Sep/2022 | 18:00 | | PLANNED | Approved | 01-Sep-22 | 08:00 | 30-Sep-22 | 18:00 | |
| 67 | RQ101791 | OCC_198 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV MOGA-BHIWANI (PG) CKT-1 | POWER GRID | C | Railway Diversion work between location 131 & 132 | 01/Sep/2022 | 08:00 | 15/Sep/2022 | 18:00 | | PLANNED | Rejected | | | | | May be deferred till next OCC.Feasibility of shutdown can be discussed in the mean time. |
| 68 | RQ101792 | OCC_198 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV KOTESHWAR-MEERUT (PG) CKT-1 | POWER GRID | D | For FSC Testing Work | 01/Sep/2022 | 08:00 | 01/Sep/2022 | 18:00 | | PLANNED | Rejected | | | | | May be availed in lean hydro period |
| 69 | RQ101805 | OCC_198 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BHADLA-BIKANER (PG) CKT-1 | POWER GRID | D | For installation of bird diverters as per supreme court order | 01/Sep/2022 | 08:00 | 15/Sep/2022 | 18:00 | Other Ckt will be in Non auto mode. | PLANNED | Approved | 01-Sep-22 | 17:00 | 15-Sep-22 | 23:00 | May be availed in non-solar hours (i.e 1700 hrs) |

| | | | | | | | | | | | | | | | | | | | | |
|----|----------|---------|-----------|------------------------------|---|------------------|---|---|-------------|-------|-------------|-------|-------------------------------------|---------|----------|-----------|-------|-----------|-------|---|
| 70 | RQ101801 | OCC_198 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BIKANER-BHADLA_2 (PG) CKT-1 | POWER GRID | D | For installation of bird diverters as per supreme court order | 01/Sep/2022 | 08:00 | 15/Sep/2022 | 18:00 | Other Ckt will be in Non auto mode. | PLANNED | Approved | 01-Sep-22 | 17:00 | 15-Sep-22 | 23:00 | May be availed in non-solar hours (i.e 1700 hrs) |
| 71 | RQ101803 | OCC_198 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AJMER-BHADLA_2 (PG) CKT-1 | POWER GRID | D | For installation of bird diverters as per supreme court order | 01/Sep/2022 | 08:00 | 15/Sep/2022 | 18:00 | Other Ckt will be in Non auto mode. | PLANNED | Approved | 01-Sep-22 | 17:00 | 15-Sep-22 | 23:00 | May be availed in non-solar hours (i.e 1700 hrs) |
| 72 | RQ101790 | OCC_198 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV MEERUT-BHIWANI (PG) CKT-1 | POWER GRID | D | Non-Auto for OPGW installation under NROSS Scheme | 01/Sep/2022 | 08:00 | 30/Sep/2022 | 18:00 | only non auto mode. | PLANNED | Approved | 01-Sep-22 | 08:00 | 30-Sep-22 | 18:00 | |
| 73 | RQ101966 | OCC_198 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV ANTA-PHAGI (RS) CKT-1 | RRVPNL | C | Shutdown is required alongwith line reactor at Anta end. For Repair & Replacement the damage Conductor at Tower Loc 145-146(D) and attend the Jumper at Tower Loc 239-240 at Railway Crossing. AND HALF YEARLY MAINTENANCE AT GSS | 28/Sep/2022 | 08:00 | 29/Sep/2022 | 18:00 | | PLANNED | Approved | | | | | May be clubbed alongwith unit outage at Chhabra - KaliSindh - Kawai complex |
| 74 | RQ101967 | OCC_198 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV ANTA-PHAGI (RS) CKT-2 | RRVPNL | D | Shutdown is required alongwith line reactor at Anta end. for HALF YEARLY MAINTENANCE | 23/Sep/2022 | 08:00 | 23/Sep/2022 | 18:00 | | PLANNED | Approved | | | | | May be clubbed alongwith unit outage at Chhabra - KaliSindh - Kawai complex |
| 75 | RQ101800 | OCC_198 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV FATEHGARH_I (PG)-BHADLA(PG) (FBTL) CKT-2 | POWER GRID,F BTL | D | Ladder logic commissioning, CT switching circuit, Stability with spare reactor testing for commissioning with spare reactor | 11/Sep/2022 | 15:00 | 14/Sep/2022 | 23:00 | along with line Reactor | PLANNED | Approved | 11-Sep-22 | 17:00 | 14-Sep-22 | 23:00 | May be availed in non-solar hours (i.e 1700 hrs) |

| | | | | | | | | | | | | | | | | | | | | |
|----|----------|---------|----------|-------------------------------|--|------------------|---|--|-------------|-------|-------------|-------|-------------------------------------|---------|----------|-----------|-------|-----------|-------|--|
| 76 | RQ101799 | OCC_198 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 765 KV FATEHGARH_I I(PG)- BHADLA(PG) (FBTL) CKT-1 | POWER GRID,F BTL | D | Ladder logic commissioning, CT switching circuit, Stability with spare reactor testing for commissioning with spare reactor | 07/Sep/2022 | 15:00 | 10/Sep/2022 | 23:00 | along with line Reactor | PLANNED | Approved | 07-Sep-22 | 17:00 | 10-Sep-22 | 23:00 | May be availed in non-solar hours (i.e 1700 hrs) |
| 77 | RQ101798 | OCC_198 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 765 KV BHADLA_2 (PG)- FATEHGARH_I I(PG) (PFTL) CKT-2 | PFTL | D | Ladder logic commissioning, CT switching circuit, Stability with spare reactor testing for commissioning with spare reactor | 06/Sep/2022 | 15:00 | 08/Sep/2022 | 23:00 | along with line Reactor | PLANNED | Approved | 06-Sep-22 | 17:00 | 08-Sep-22 | 23:00 | May be availed in non-solar hours (i.e 1700 hrs) |
| 78 | RQ101788 | OCC_198 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 765 KV BHADLA_2 (PG)- FATEHGARH_I I(PG) (PFTL) CKT-2 | PFTL | D | Installation of Bird Diverters | 04/Sep/2022 | 15:00 | 20/Sep/2022 | 23:00 | Other Ckt will be in Non auto mode. | PLANNED | Approved | 04-Sep-22 | 17:00 | 20-Sep-22 | 23:00 | May be availed in non-solar hours (i.e 1700 hrs) |
| 79 | RQ101797 | OCC_198 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 765 KV BHADLA_2 (PG)- FATEHGARH_I I(PG) (PFTL) CKT-1 | PFTL | D | Ladder logic commissioning, CT switching circuit, Stability with spare reactor testing for commissioning with spare reactor | 02/Sep/2022 | 15:00 | 05/Sep/2022 | 23:00 | along with line Reactor | PLANNED | Approved | 02-Sep-22 | 17:00 | 05-Sep-22 | 23:00 | May be availed in non-solar hours (i.e 1700 hrs) |
| 80 | RQ101787 | OCC_198 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 765 KV BHADLA_2 (PG)- FATEHGARH_I I(PG) (PFTL) CKT-1 | PFTL | D | Installation of Bird Diverters | 01/Sep/2022 | 15:00 | 03/Sep/2022 | 23:00 | Other Ckt will be in Non auto mode. | PLANNED | Approved | 01-Sep-22 | 17:00 | 03-Sep-22 | 23:00 | May be availed in non-solar hours (i.e 1700 hrs) |
| 81 | RQ101897 | OCC_198 | stuup_sd | AC TRANS MISSION LINE CIRCUIT | 765 KV AGRA FATEHBAD(U P)- LALITPUR(LPG) (UP) CKT-2 | UPPTCL | D | For attending hot spot will identify during Thermo scanning, jumper tightening, CC ring nut bolt tightening and other related work | 04/Sep/2022 | 08:00 | 06/Sep/2022 | 18:00 | | PLANNED | Approved | | | | | May be clubbed with unit outage |
| 82 | RQ101896 | OCC_198 | stuup_sd | AC TRANS MISSION LINE CIRCUIT | 765 KV AGRA FATEHBAD(U P)- LALITPUR(LPG) (UP) CKT-1 | UPPTCL | D | For attending hot spot will identify during Thermo scanning, jumper tightening, CC ring nut bolt tightening and other related work | 01/Sep/2022 | 08:00 | 03/Sep/2022 | 18:00 | | PLANNED | Approved | | | | | May be clubbed with unit outage |
| 83 | RQ101827 | OCC_198 | cpcc1_sd | BUS | 765 KV FATEHGARH_I I(PG) - BUS 1 | POWER GRID | D | Jumpering and bay extension work by M/s TATA | 23/Sep/2022 | 16:00 | 27/Sep/2022 | 23:00 | | PLANNED | Approved | 23-Sep-22 | 17:00 | 27-Sep-22 | 23:00 | May be availed in non-solar hours (i.e 1700 hrs) |

| | | | | | | | | | | | | | | | | | | | | |
|----|----------|---------|-----------|------------------|---|------------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 84 | RQ101988 | OCC_198 | cpcc3_sd | BUS | 765KV BUS 2 AT ORAI(PG) | POWER GRID | D | AMP WORKS | 12/Sep/2022 | 10:00 | 12/Sep/2022 | 18:00 | | PLANNED | Approved | 17-Sep-22 | 10:00 | 17-Sep-22 | 18:00 | May be facilitated in secon half of september |
| 85 | RQ102182 | OCC_198 | cpcc3_sd | BUS | 765KV BUS 2 AT AGRA(PG) | POWER GRID | D | AMP WORKS | 09/Sep/2022 | 10:00 | 09/Sep/2022 | 18:00 | | PLANNED | Approved | 18-Sep-22 | 10:00 | 18-Sep-22 | 18:00 | May be facilitated in secon half of september |
| 86 | RQ101830 | OCC_198 | cpcc1_sd | BUS | 765KV BUS 2 AT BHIWANI(PG) | POWER GRID | D | For AMP Work | 08/Sep/2022 | 08:00 | 08/Sep/2022 | 18:00 | | PLANNED | Approved | 08-Sep-22 | 08:00 | 08-Sep-22 | 18:00 | |
| 87 | RQ101826 | OCC_198 | cpcc1_sd | BUS | 765KV BUS 2 AT JHATIKARA(PG) | POWER GRID | D | For AMP Work | 06/Sep/2022 | 08:00 | 07/Sep/2022 | 18:00 | | PLANNED | Approved | 06-Sep-22 | 08:00 | 07-Sep-22 | 18:00 | |
| 88 | RQ101825 | OCC_198 | cpcc1_sd | BUS | 765 KV BHADLA_2 (PG) - BUS 2 | POWER GRID | D | BAY EXTENSION WORKS | 05/Sep/2022 | 16:00 | 06/Sep/2022 | 23:00 | | PLANNED | Approved | 05-Sep-22 | 17:00 | 06-Sep-22 | 23:00 | May be availed in non-solar hours (i.e 1700 hrs) |
| 89 | RQ101829 | OCC_198 | cpcc1_sd | BUS | 765KV BUS 1 AT BHIWANI(PG) | POWER GRID | D | For AMP Work | 05/Sep/2022 | 08:00 | 06/Sep/2022 | 18:00 | | PLANNED | Approved | 05-Sep-22 | 08:00 | 06-Sep-22 | 18:00 | |
| 90 | RQ101824 | OCC_198 | cpcc1_sd | BUS | 765 KV BHADLA_2 (PG) - BUS 1 | POWER GRID | D | BAY EXTENSION WORKS | 03/Sep/2022 | 16:00 | 04/Sep/2022 | 23:00 | | PLANNED | Approved | 03-Sep-22 | 17:00 | 04-Sep-22 | 23:00 | May be availed in non-solar hours (i.e 1700 hrs) |
| 91 | RQ101828 | OCC_198 | cpcc1_sd | BUS | 765 KV FATEHGARH_I I(PG) - BUS 2 | POWER GRID | D | Jumpering and bay extension work by M/s TATA | 01/Sep/2022 | 16:00 | 04/Sep/2022 | 23:00 | | PLANNED | Approved | 01-Sep-22 | 17:00 | 04-Sep-22 | 23:00 | May be availed in non-solar hours (i.e 1700 hrs) |
| 92 | RQ101965 | OCC_198 | sldcrs_sd | BUS | 765KV BUS 2 AT ANTA(RS) | RRVPN L | D | HALF YEARLY MAINTENANCE | 20/Sep/2022 | 08:00 | 20/Sep/2022 | 18:00 | | PLANNED | Approved | 20-Sep-22 | 08:00 | 20-Sep-22 | 18:00 | |
| 93 | RQ101964 | OCC_198 | sldcrs_sd | BUS | 765KV BUS 1 AT ANTA(RS) | RRVPN L | D | HALF YEARLY MAINTENANCE | 19/Sep/2022 | 08:00 | 19/Sep/2022 | 18:00 | | PLANNED | Approved | 19-Sep-22 | 08:00 | 19-Sep-22 | 18:00 | |
| 94 | RQ101835 | OCC_198 | cpcc1_sd | BR/BSR/ MSC/M SR | 240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_I I(PG) | POWER GRID | D | Ladder logic commissioning, CT switching circuit, Stability with spare reactor testing for commissioning with spare reactor | 19/Sep/2022 | 17:00 | 22/Sep/2022 | 23:00 | | PLANNED | Approved | 19-Sep-22 | 17:00 | 22-Sep-22 | 23:00 | |
| 95 | RQ101836 | OCC_198 | cpcc1_sd | BR/BSR/ MSC/M SR | 240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_I I(PG) | POWER GRID | D | Ladder logic commissioning, CT switching circuit, Stability with spare reactor testing for commissioning with spare reactor | 15/Sep/2022 | 17:00 | 18/Sep/2022 | 23:00 | | PLANNED | Approved | 15-Sep-22 | 17:00 | 18-Sep-22 | 23:00 | |
| 96 | RQ101834 | OCC_198 | cpcc1_sd | BR/BSR/ MSC/M SR | 240 MVAR BUS REACTOR NO 1 AT 765KV CHITTORGAR H(PG) | POWER GRID | D | For AMP Work | 15/Sep/2022 | 08:00 | 16/Sep/2022 | 18:00 | | PLANNED | Approved | 15-Sep-22 | 08:00 | 16-Sep-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|--------------|---|------------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 97 | RQ101833 | OCC_198 | cpcc1_sd | BR/BSR/MSR | 240 MVAR BUS REACTOR NO 1 AT 765 KV KOTESHWAR(PG) | POWER GRID | C | "For rectification of tilted VP bus bar due to foundation settlement in Reactor Bay at Terrace-1,2 and 8. " | 07/Sep/2022 | 08:00 | 19/Sep/2022 | 18:00 | | PLANNED | Approved | 07-Sep-22 | 08:00 | 19-Sep-22 | 18:00 | |
| 98 | RQ101837 | OCC_198 | cpcc1_sd | BR/BSR/MSR | 240 MVAR BUS REACTOR NO 2 AT 765 KV PHAGI(RS) | POWER GRID | D | For spare reactor charging | 06/Sep/2022 | 08:00 | 06/Sep/2022 | 18:00 | | PLANNED | Approved | 06-Sep-22 | 08:00 | 06-Sep-22 | 18:00 | |
| 99 | RQ101832 | OCC_198 | cpcc1_sd | BR/BSR/MSR | 240 MVAR BUS REACTOR NO 1 AT 765 KV KHETRI (PKTSL) | PKTSL | D | FOR TAKING RPHASE BUS REACTOR UNIT IN SERVICE IN PLACE OF SPARE REACTOR UNIT AT KHETRI SS | 05/Sep/2022 | 08:00 | 05/Sep/2022 | 18:00 | | PLANNED | Approved | 05-Sep-22 | 08:00 | 05-Sep-22 | 18:00 | |
| 100 | RQ101831 | OCC_198 | cpcc1_sd | LINE REACTOR | 330 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-1 @BIKANER(PG) | POWER GRID | D | FOR SPARE REACTOR UNIT SWITCHING | 04/Sep/2022 | 10:00 | 04/Sep/2022 | 16:00 | | PLANNED | Approved | 04-Sep-22 | 17:00 | 04-Sep-22 | 23:00 | May be availed in non-solar hours (i.e 1700 hrs) |
| 101 | RQ101860 | OCC_198 | cpcc1_sd | BAY | 706 MAIN BAY - 765/400 KV 1000 MVA ICT 3 AT BHIWANI(PG) (POWERGRID) AT 765 KV BHIWANI(PG) | POWER GRID | D | AMP WORK | 29/Sep/2022 | 08:00 | 30/Sep/2022 | 18:00 | | PLANNED | Approved | 29-Sep-22 | 08:00 | 30-Sep-22 | 18:00 | |
| 102 | RQ102040 | OCC_198 | cpcc3_sd | BAY | 714 TIE BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV KANPUR_GIS(PG) AND FUTURE | POWER GRID | D | AMP WORKS | 28/Sep/2022 | 10:00 | 28/Sep/2022 | 18:00 | | PLANNED | Approved | 28-Sep-22 | 10:00 | 28-Sep-22 | 18:00 | |
| 103 | RQ102036 | OCC_198 | cpcc3_sd | BAY | 706 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT KANPUR_GIS(PG) AND FUTURE | POWER GRID | D | AMP WORKS | 27/Sep/2022 | 10:00 | 27/Sep/2022 | 18:00 | | PLANNED | Approved | 27-Sep-22 | 10:00 | 27-Sep-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-----|---|------------|---|-------------------------|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 104 | RQ101863 | OCC_198 | cpcc1_sd | BAY | 709 MAIN BAY - 765/400KV 1000 MVA ICT 2 AT BHIWANI(PG) | POWER GRID | D | AMP WORK | 25/Sep/2022 | 08:00 | 26/Sep/2022 | 18:00 | | PLANNED | Approved | 25-Sep-22 | 08:00 | 26-Sep-22 | 18:00 | |
| 105 | RQ101859 | OCC_198 | cpcc1_sd | BAY | 702 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT MEERUT(PG) (POWERGRID) AND 765 KV KOTESHWAR-MEERUT (PG) CKT-2 AT 765 KV MEERUT(PG) (POWERGRID) | POWER GRID | D | AMP WORK | 25/Sep/2022 | 08:00 | 25/Sep/2022 | 18:00 | | PLANNED | Approved | 25-Sep-22 | 08:00 | 25-Sep-22 | 18:00 | |
| 106 | RQ101874 | OCC_198 | cpcc1_sd | BAY | 702 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT MEERUT(PG) (POWERGRID) AND 765 KV KOTESHWAR-MEERUT (PG) CKT-2 AT 765 KV MEERUT(PG) (POWERGRID) | POWER GRID | D | For SAS Validation Work | 23/Sep/2022 | 08:00 | 23/Sep/2022 | 14:00 | Kindly approved for dt 23.08.2022 due to NRLDC software issue in 197 OCC | PLANNED | Approved | 23-Sep-22 | 08:00 | 23-Sep-22 | 14:00 | |
| 107 | RQ101873 | OCC_198 | cpcc1_sd | BAY | 703 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT MEERUT(PG) | POWER GRID | D | For SAS Validation Work | 22/Sep/2022 | 14:00 | 22/Sep/2022 | 18:00 | Kindly approved for dt 22.08.2022 due to NRLDC software issue in 197 OCC | PLANNED | Approved | 22-Sep-22 | 14:00 | 22-Sep-22 | 18:00 | |
| 108 | RQ101865 | OCC_198 | cpcc1_sd | BAY | 707 MAIN BAY - 765KV MEERUT-BHIWANI (PG) CKT-1 AT BHIWANI(PG) | POWER GRID | D | AMP WORK | 22/Sep/2022 | 08:00 | 23/Sep/2022 | 18:00 | | PLANNED | Approved | 22-Sep-22 | 08:00 | 23-Sep-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|-----|--|------------|---|---|-------------|-------|-------------|-------|---|---------|----------|-----------|-------|-----------|-------|--|
| 109 | RQ101969 | OCC_198 | sldcrs_sd | BAY | 70552T TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS) (POWERGRID) AND 765 KV AJMER(PG)- PHAGI(RS) (PG) CKT-1 AT 765 KV PHAGI(RS) (POWERGRID) | POWER GRID | D | HALF YEARLY MAINTENANCE WORK OF ASSOCITED BAY EQUIPMENTS | 22/Sep/2022 | 08:00 | 22/Sep/2022 | 18:00 | | PLANNED | Approved | 22-Sep-22 | 08:00 | 22-Sep-22 | 18:00 | |
| 110 | RQ101872 | OCC_198 | cpcc1_sd | BAY | 706 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT MEERUT(PG) | POWER GRID | D | For SAS Validation Work | 22/Sep/2022 | 08:00 | 22/Sep/2022 | 14:00 | Kindly approved for dt 22..08.2022 due to NRLDC software issue in 197 OCC | PLANNED | Approved | 22-Sep-22 | 08:00 | 22-Sep-22 | 14:00 | |
| 111 | RQ102327 | OCC_198 | cpcc2_sd | BAY | 704R MAIN BAY - 330 MVAR LR ON 765 KV BIKANER-MOGA (PG) CKT-2 @MOGA(PG) (POWERGRID) AT MOGA (PG) (POWERGRID) | POWER GRID | D | SF6 gas Alarm issue rectification in 765 kV Siemens make CB of Bay no. 704R | 21/Sep/2022 | 09:00 | 21/Sep/2022 | 17:30 | Kindly approve | PLANNED | Approved | 21-Sep-22 | 09:00 | 21-Sep-22 | 17:30 | |
| 112 | RQ101871 | OCC_198 | cpcc1_sd | BAY | 711 TIE BAY - 765KV MOGA-MEERUT (PG) CKT-1 AND 765KV MEERUT-BHIWANI (PG) CKT-1 AT MEERUT(PG) | POWER GRID | D | AMP WORK | 21/Sep/2022 | 08:00 | 21/Sep/2022 | 18:00 | Kindly approved for dt 21.08.2022 due to NRLDC software issue in 197 OCC | PLANNED | Approved | 21-Sep-22 | 08:00 | 21-Sep-22 | 18:00 | |
| 113 | RQ101843 | OCC_198 | cpcc1_sd | BAY | 701 MAIN BAY - 765 KV AJMER-BHADLA_2 (PG) CKT-2 (POWERGRID) | POWER GRID | D | AMP WORK | 20/Sep/2022 | 16:00 | 20/Sep/2022 | 23:00 | | PLANNED | Approved | 20-Sep-22 | 16:00 | 20-Sep-22 | 23:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-----|---|------------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 114 | RQ101870 | OCC_198 | cpcc1_sd | BAY | 712 MAIN BAY - 765KV MEERUT-BHIWANI (PG) CKT-1 AT MEERUT(PG) | POWER GRID | D | FOR AMP WORK | 20/Sep/2022 | 08:00 | 20/Sep/2022 | 18:00 | Kindly approved for dt 20.08.2022 due to NRLDC software issue in 197 OCC | PLANNED | Approved | 20-Sep-22 | 08:00 | 20-Sep-22 | 18:00 | |
| 115 | RQ101866 | OCC_198 | cpcc1_sd | BAY | 70552T TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS) (POWERGRID) AND 765 KV AJMER(PG)-PHAGI(RS) (PG) CKT-1 AT 765 KV PHAGI(RS) (POWERGRID) | POWER GRID | D | AMP WORK | 20/Sep/2022 | 08:00 | 20/Sep/2022 | 18:00 | | PLANNED | Approved | 20-Sep-22 | 08:00 | 20-Sep-22 | 18:00 | |
| 116 | RQ101842 | OCC_198 | cpcc1_sd | BAY | 702 TIE BAY - 765 KV AJMER-BHADLA_2 (PG) CKT-2 (POWERGRID) AND 765 KV BIKANER-BHADLA_2 (PG) CKT-2 AT 765 KV BHADLA_2 (PG) (POWERGRID) | POWER GRID | D | AMP WORK | 19/Sep/2022 | 16:00 | 19/Sep/2022 | 23:00 | | PLANNED | Approved | 19-Sep-22 | 16:00 | 19-Sep-22 | 23:00 | |
| 117 | RQ102326 | OCC_198 | cpcc2_sd | BAY | 704R MAIN BAY - 330 MVAR LR ON 765 KV BIKANER-MOGA (PG) CKT-2 @MOGA(PG) (POWERGRID) AT MOGA (PG) (POWERGRID) | POWER GRID | D | SF6 gas Alarm issue rectification in 765 kV Siemens make CB of Bay no. 704R | 19/Sep/2022 | 09:00 | 19/Sep/2022 | 17:30 | Kindly approve | PLANNED | Approved | 19-Sep-22 | 09:00 | 19-Sep-22 | 17:30 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-----|---|------------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 118 | RQ101869 | OCC_198 | cpcc1_sd | BAY | 701 MAIN BAY - 765 KV KOTESHWAR-MEERUT (PG) CKT-2 (POWERGRID) AT MEERUT | POWER GRID | D | AMP WORK | 19/Sep/2022 | 08:00 | 19/Sep/2022 | 18:00 | Kindly approved for dt 19.08.2022 due to NRLDC software issue in 197 OCC | PLANNED | Approved | 19-Sep-22 | 08:00 | 19-Sep-22 | 18:00 | |
| 119 | RQ101841 | OCC_198 | cpcc1_sd | BAY | 703 MAIN BAY - 765 KV BIKANER-BHADLA_2 (PG) CKT-2 (POWERGRID) | POWER GRID | D | AMP WORK | 18/Sep/2022 | 16:00 | 18/Sep/2022 | 23:00 | | PLANNED | Approved | 18-Sep-22 | 16:00 | 18-Sep-22 | 23:00 | |
| 120 | RQ101840 | OCC_198 | cpcc1_sd | BAY | 704 MAIN BAY - 765 KV AJMER-BHADLA_2 (PG) CKT-1 (POWERGRID) | POWER GRID | D | AMP WORK | 17/Sep/2022 | 16:00 | 17/Sep/2022 | 23:00 | | PLANNED | Approved | 17-Sep-22 | 16:00 | 17-Sep-22 | 23:00 | |
| 121 | RQ102330 | OCC_198 | cpcc2_sd | BAY | 701R MAIN BAY - 330 MVAR LR ON 765 KV BIKANER-MOGA (PG) CKT-1 @MOGA(PG) (POWERGRID) AT BIKANER | POWER GRID | D | SF6 gas Alarm issue rectification in 765 KV Siemens make CB of Bay no. 701R | 17/Sep/2022 | 09:00 | 17/Sep/2022 | 17:30 | Kindly approve | PLANNED | Approved | 17-Sep-22 | 09:00 | 17-Sep-22 | 17:30 | |
| 122 | RQ101839 | OCC_198 | cpcc1_sd | BAY | 705 TIE BAY - 765 KV BIKANER-BHADLA_2 (PG) CKT-1 (POWERGRID) AND 765 KV AJMER-BHADLA_2 (PG) CKT-1 AT 765 KV BHADLA_2 (PG) (POWERGRID) | POWER GRID | D | AMP WORK | 16/Sep/2022 | 16:00 | 16/Sep/2022 | 23:00 | | PLANNED | Approved | 16-Sep-22 | 16:00 | 16-Sep-22 | 23:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-----|--|------------|---|---|-------------|-------|-------------|-------|----------------|---------|----------|-----------|-------|-----------|-------|--|
| 123 | RQ102191 | OCC_198 | cpcc3_sd | BAY | 714 TIE BAY - 765KV AGRA(PG)-GWALIOR(PG) (UNDEF) CKT-1 AND 240 MVAR BUS REACTOR NO 1 AT 765KV AGRA(PG) | POWER GRID | D | AMP works | 16/Sep/2022 | 10:00 | 16/Sep/2022 | 18:00 | | PLANNED | Approved | 16-Sep-22 | 10:00 | 16-Sep-22 | 18:00 | |
| 124 | RQ101838 | OCC_198 | cpcc1_sd | BAY | 706 MAIN BAY - 765 KV BIKANER-BHADLA_2 (PG) CKT-1 (POWERGRID) | POWER GRID | D | AMP WORK | 15/Sep/2022 | 16:00 | 15/Sep/2022 | 23:00 | | PLANNED | Approved | 15-Sep-22 | 16:00 | 15-Sep-22 | 23:00 | |
| 125 | RQ102038 | OCC_198 | cpcc3_sd | BAY | 715 MAIN BAY - 765KV BUS 1 AT KANPUR_GIS(PG) AND FUTURE | POWER GRID | D | AMP WORKS | 15/Sep/2022 | 10:00 | 15/Sep/2022 | 18:00 | | PLANNED | Approved | 15-Sep-22 | 10:00 | 15-Sep-22 | 18:00 | |
| 126 | RQ102188 | OCC_198 | cpcc3_sd | BAY | 708 TIE BAY - 765 KV AGRA-FATEHPUR (PG) CKT-1 AND FUTURE AT AGRA(PG) | POWER GRID | D | AMP WORKS | 15/Sep/2022 | 10:00 | 15/Sep/2022 | 18:00 | | PLANNED | Approved | 15-Sep-22 | 10:00 | 15-Sep-22 | 18:00 | |
| 127 | RQ102329 | OCC_198 | cpcc2_sd | BAY | 701R MAIN BAY - 330 MVAR LR ON 765 KV BIKANER-MOGA (PG) CKT-1 @MOGA(PG) (POWERGRID) AT BIKANER | POWER GRID | D | SF6 gas Alarm issue rectification in 765 kV Siemens make CB of Bay no. 701R | 15/Sep/2022 | 09:00 | 15/Sep/2022 | 17:30 | Kindly approve | PLANNED | Approved | 15-Sep-22 | 09:00 | 15-Sep-22 | 17:30 | |
| 128 | RQ101845 | OCC_198 | cpcc1_sd | BAY | 705 TIE BAY - 765KV AGRA-JHATIKARA (PG) CKT-1 AND 240 MVAR BUS REACTOR NO 1 AT 765KV JHATIKARA(PG) | POWER GRID | D | AMP WORK | 15/Sep/2022 | 08:00 | 16/Sep/2022 | 18:00 | | PLANNED | Approved | 15-Sep-22 | 08:00 | 16-Sep-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|-----|--|------------|---|--|-------------|-------|-------------|-------|----------------|---------|----------|-----------|-------|-----------|-------|--|
| 129 | RQ102185 | OCC_198 | cpcc3_sd | BAY | 705 TIE BAY - 765KV AGRA-ALIGARH (PG) CKT-1 AND 765/400KV 1500 MVA ICT 2 AT AGRA(PG) | POWER GRID | D | AMP WORKS | 14/Sep/2022 | 10:00 | 14/Sep/2022 | 18:00 | | PLANNED | Approved | 14-Sep-22 | 10:00 | 14-Sep-22 | 18:00 | |
| 130 | RQ101862 | OCC_198 | cpcc1_sd | BAY | 712 MAIN BAY - 765/400KV 1000 MVA ICT 1 AT BHIWANI(PG) | POWER GRID | D | AMP WORK | 14/Sep/2022 | 08:00 | 15/Sep/2022 | 18:00 | | PLANNED | Approved | 14-Sep-22 | 08:00 | 15-Sep-22 | 18:00 | |
| 131 | RQ101848 | OCC_198 | cpcc1_sd | BAY | 707 MAIN BAY - 765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PKTSL) CKT-2 (POWERGRID) AT 765 KV KHETRI (PKTSL) | POWER GRID | D | AMP WORK | 14/Sep/2022 | 08:00 | 15/Sep/2022 | 18:00 | | PLANNED | Approved | 14-Sep-22 | 08:00 | 15-Sep-22 | 18:00 | |
| 132 | RQ101973 | OCC_198 | sldcrs_sd | BAY | 70252A MAIN BAY - 765 KV PHAGI(RS)- BHIWANI(PG) (PG) CKT-1 AT PHAGI(RS) | POWER GRID | D | HALF YEARLY MAINTENANCE WORK OF ASSOCITED BAY EQUIPMENTS | 14/Sep/2022 | 08:00 | 14/Sep/2022 | 18:00 | | PLANNED | Approved | 14-Sep-22 | 08:00 | 14-Sep-22 | 18:00 | |
| 133 | RQ102184 | OCC_198 | cpcc3_sd | BAY | 713 MAIN BAY - 765 KV AGRA- GWALIOR (PG) CKT-1 AND 765KV BUS 1 AT AGRA(PG) | POWER GRID | D | AMP WORKS | 13/Sep/2022 | 10:00 | 13/Sep/2022 | 18:00 | | PLANNED | Approved | 13-Sep-22 | 10:00 | 13-Sep-22 | 18:00 | |
| 134 | RQ102325 | OCC_198 | cpcc2_sd | BAY | 704 MAIN BAY - 765 KV BIKANER-MOGA (PG) CKT-2 (POWERGRID) AT MOGA | POWER GRID | C | SF6 gas Alarm issue rectification in 765 kV Siemens make CB of Bay no. 704 | 12/Sep/2022 | 09:00 | 14/Sep/2022 | 17:30 | Kindly approve | PLANNED | Approved | 12-Sep-22 | 09:00 | 14-Sep-22 | 17:30 | |
| 135 | RQ101864 | OCC_198 | cpcc1_sd | BAY | 710 MAIN BAY - 765KV JHATIKARA-BHIWANI (PG) CKT-1 AT BHIWANI(PG) | POWER GRID | D | AMP WORK | 12/Sep/2022 | 08:00 | 13/Sep/2022 | 18:00 | | PLANNED | Approved | 12-Sep-22 | 08:00 | 13-Sep-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-----|---|------------|---|--|-------------|-------|-------------|-------|---|---------|----------|-----------|-------|-----------|-------|--|
| 136 | RQ101844 | OCC_198 | cpcc1_sd | BAY | 714 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT JHATIKARA(PG) AND FUTURE | POWER GRID | D | AMP WORK | 12/Sep/2022 | 08:00 | 13/Sep/2022 | 18:00 | kindly approve for dt 20.08.2022 & 21.08.2022 | PLANNED | Approved | 12-Sep-22 | 08:00 | 13-Sep-22 | 18:00 | |
| 137 | RQ101847 | OCC_198 | cpcc1_sd | BAY | 708 TIE BAY - 765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PKTSL) CKT-2 (POWERGRID) AND 765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL) AT 765 KV KHETRI (PKTSL) (POWERGRID) | POWER GRID | D | AMP WORK | 12/Sep/2022 | 08:00 | 13/Sep/2022 | 18:00 | | PLANNED | Approved | 12-Sep-22 | 08:00 | 13-Sep-22 | 18:00 | |
| 138 | RQ102324 | OCC_198 | cpcc2_sd | BAY | 701 MAIN BAY - 765 KV BIKANER-MOGA (PG) CKT-1 (POWERGRID) AT MOGA | POWER GRID | C | SF6 gas Alarm issue rectification in 765 kV Siemens make CB of Bay no. 701 | 09/Sep/2022 | 09:00 | 11/Sep/2022 | 17:30 | Kindly approve | PLANNED | Approved | 09-Sep-22 | 09:00 | 11-Sep-22 | 17:30 | |
| 139 | RQ102336 | OCC_198 | cpcc2_sd | BAY | 704R MAIN BAY - 330 MVAR LR ON 765 KV BIKANER-MOGA (PG) CKT-2 @MOGA(PG) (POWERGRID) AT MOGA (PG) (POWERGRID) | POWER GRID | D | Alignment of 765 kV Siemens make Isolator of Bay no. 704R | 08/Sep/2022 | 10:00 | 08/Sep/2022 | 14:00 | Kindly approve | PLANNED | Approved | 08-Sep-22 | 10:00 | 08-Sep-22 | 14:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-----|---|------------|---|---|-------------|-------|-------------|-------|----------------|---------|----------|-----------|-------|-----------|-------|--|
| 140 | RQ101846 | OCC_198 | cpcc1_sd | BAY | 709 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL) (POWERGRID) AT 765 KV KHETRI (PKTSL) | POWER GRID | D | AMP WORK | 08/Sep/2022 | 08:00 | 09/Sep/2022 | 18:00 | | PLANNED | Approved | 08-Sep-22 | 08:00 | 09-Sep-22 | 18:00 | |
| 141 | RQ101858 | OCC_198 | cpcc1_sd | BAY | 702 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT MEERUT(PG) (POWERGRID) AND 765 KV KOTESHWAR-MEERUT (PG) CKT-2 AT 765 KV MEERUT(PG) (POWERGRID) | POWER GRID | D | For SAS Validation Work | 08/Sep/2022 | 08:00 | 08/Sep/2022 | 14:00 | | PLANNED | Approved | 08-Sep-22 | 08:00 | 08-Sep-22 | 14:00 | |
| 142 | RQ101857 | OCC_198 | cpcc1_sd | BAY | 703 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT MEERUT(PG) | POWER GRID | D | For SAS Validation Work | 07/Sep/2022 | 14:00 | 07/Sep/2022 | 18:00 | | PLANNED | Approved | 07-Sep-22 | 14:00 | 07-Sep-22 | 18:00 | |
| 143 | RQ102335 | OCC_198 | cpcc2_sd | BAY | 701R MAIN BAY - 330 MVAR LR ON 765 KV BIKANER-MOGA (PG) CKT-1 @MOGA(PG) (POWERGRID) AT BIKANER | POWER GRID | D | Alignment of 765 kV Siemens make Isolator of Bay no. 701R | 07/Sep/2022 | 10:00 | 07/Sep/2022 | 14:00 | Kindly approve | PLANNED | Approved | 07-Sep-22 | 10:00 | 07-Sep-22 | 14:00 | |
| 144 | RQ101856 | OCC_198 | cpcc1_sd | BAY | 706 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT MEERUT(PG) | POWER GRID | D | For SAS Validation Work | 07/Sep/2022 | 08:00 | 07/Sep/2022 | 14:00 | | PLANNED | Approved | 07-Sep-22 | 08:00 | 07-Sep-22 | 14:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-----|--|------------|---|--|-------------|-------|-------------|-------|----------------|---------|----------|-----------|-------|-----------|-------|--|
| 145 | RQ102037 | OCC_198 | cpcc3_sd | BAY | 712 MAIN BAY - 765KV KANPUR_GIS-ALIGARH (PG) CKT-1 AT KANPUR_GIS(PG) | POWER GRID | D | AMP WORKS | 06/Sep/2022 | 10:00 | 06/Sep/2022 | 18:00 | | PLANNED | Approved | 06-Sep-22 | 10:00 | 06-Sep-22 | 18:00 | |
| 146 | RQ102322 | OCC_198 | cpcc2_sd | BAY | 704 MAIN BAY - 765 KV BIKANER-MOGA (PG) CKT-2 (POWERGRID) AT MOGA | POWER GRID | D | Alignment of 765 kV Siemens make Isolator of Bay no. 704 | 06/Sep/2022 | 09:00 | 06/Sep/2022 | 17:30 | Kindly approve | PLANNED | Approved | 06-Sep-22 | 09:00 | 06-Sep-22 | 17:30 | |
| 147 | RQ101855 | OCC_198 | cpcc1_sd | BAY | 711 TIE BAY - 765KV MOGA-MEERUT (PG) CKT-1 AND 765KV MEERUT-BHIWANI (PG) CKT-1 AT MEERUT(PG) | POWER GRID | D | AMP WORK | 06/Sep/2022 | 08:00 | 06/Sep/2022 | 18:00 | | PLANNED | Approved | 06-Sep-22 | 08:00 | 06-Sep-22 | 18:00 | |
| 148 | RQ102321 | OCC_198 | cpcc2_sd | BAY | 701 MAIN BAY - 765 KV BIKANER-MOGA (PG) CKT-1 (POWERGRID) AT MOGA | POWER GRID | D | Alignment of 765 kV Siemens make Isolator of Bay no. 701 | 05/Sep/2022 | 09:00 | 05/Sep/2022 | 17:00 | Kindly approve | PLANNED | Approved | 05-Sep-22 | 09:00 | 05-Sep-22 | 17:00 | |
| 149 | RQ101854 | OCC_198 | cpcc1_sd | BAY | 712 MAIN BAY - 765KV MEERUT-BHIWANI (PG) CKT-1 AT MEERUT(PG) | POWER GRID | D | FOR AMP WORK | 05/Sep/2022 | 08:00 | 05/Sep/2022 | 18:00 | | PLANNED | Approved | 05-Sep-22 | 08:00 | 05-Sep-22 | 18:00 | |
| 150 | RQ101853 | OCC_198 | cpcc1_sd | BAY | 701 MAIN BAY - 765 KV KOTESHWAR-MEERUT (PG) CKT-2 (POWERGRID) AT MEERUT | POWER GRID | D | AMP WORK | 04/Sep/2022 | 08:00 | 04/Sep/2022 | 18:00 | | PLANNED | Approved | 04-Sep-22 | 08:00 | 04-Sep-22 | 18:00 | |
| 151 | RQ101852 | OCC_198 | cpcc1_sd | BAY | 710 MAIN BAY - 765KV MOGA-MEERUT (PG) CKT-1 AT MEERUT(PG) | POWER GRID | C | For Preventive Inspection of ABB make CB and SAS Validation Work | 03/Sep/2022 | 08:00 | 06/Sep/2022 | 18:00 | | PLANNED | Approved | 03-Sep-22 | 08:00 | 06-Sep-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|-----|---|------------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 152 | RQ101861 | OCC_198 | cpcc1_sd | BAY | 711 TIE BAY - 765KV JHATIKARA-BHIWANI (PG) CKT-1 AND 765/400KV 1000 MVA ICT 1 AT BHIWANI(PG) | POWER GRID | D | FOR AMP WORK | 01/Sep/2022 | 08:00 | 02/Sep/2022 | 18:00 | | PLANNED | Approved | 01-Sep-22 | 08:00 | 02-Sep-22 | 18:00 | |
| 153 | RQ101975 | OCC_198 | cpcc1_sd | BAY | 703 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV JHATIKARA(PG) | POWER GRID | D | FOR AMP WORK | 01/Sep/2022 | 08:00 | 02/Sep/2022 | 18:00 | Kindly approved for dt 27.08.22 to 28.08.22 due to erroe in previous OCC | PLANNED | Approved | 01-Sep-22 | 08:00 | 02-Sep-22 | 18:00 | |
| 154 | RQ101971 | OCC_198 | sldcrs_sd | BAY | 70652T TIE BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-1 AND 765KV ANTA-PHAGI (RS) CKT-1 AT PHAGI(RS) | RRVPN L | D | HALF YEARLY MAINTENANCE WORK OF ASSOCITED BAY EQUIPMENTS | 27/Sep/2022 | 08:00 | 27/Sep/2022 | 18:00 | | PLANNED | Approved | 27-Sep-22 | 08:00 | 27-Sep-22 | 18:00 | |
| 155 | RQ101972 | OCC_198 | sldcrs_sd | BAY | 70252T TIE BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 AND 765/400KV 1500 MVA ICT 2 AT PHAGI(RS) | RRVPN L | D | HALF YEARLY MAINTENANCE WORK OF ASSOCITED BAY EQUIPMENTS | 20/Sep/2022 | 08:00 | 20/Sep/2022 | 18:00 | | PLANNED | Approved | 20-Sep-22 | 08:00 | 20-Sep-22 | 18:00 | |
| 156 | RQ101867 | OCC_198 | cpcc1_sd | BAY | 70552A MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS) | RRVPN L | D | FOR AMP WORK | 16/Sep/2022 | 08:00 | 16/Sep/2022 | 18:00 | | PLANNED | Approved | 16-Sep-22 | 08:00 | 16-Sep-22 | 18:00 | |
| 157 | RQ101970 | OCC_198 | sldcrs_sd | BAY | 70552A MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS) | RRVPN L | D | HALF YEARLY MAINTENANCE WORK OF ASSOCITED BAY EQUIPMENTS | 16/Sep/2022 | 08:00 | 16/Sep/2022 | 18:00 | | PLANNED | Approved | 16-Sep-22 | 08:00 | 16-Sep-22 | 18:00 | |
| 158 | RQ101868 | OCC_198 | cpcc1_sd | BAY | 70652B MAIN BAY - 765KV ANTA-PHAGI (RS) CKT-1 AT PHAGI(RS) | RRVPN L | D | AMP WORK | 13/Sep/2022 | 08:00 | 13/Sep/2022 | 18:00 | | PLANNED | Approved | 13-Sep-22 | 08:00 | 13-Sep-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|-----|---|--------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 159 | RQ101974 | OCC_198 | sldcrs_sd | BAY | 70152A MAIN BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 AT PHAGI(RS) | RRVPNL | D | HALF YEARLY MAINTENANCE WORK OF ASSOCITED BAY EQUIPMENTS | 12/Sep/2022 | 08:00 | 12/Sep/2022 | 18:00 | | PLANNED | Approved | 12-Sep-22 | 08:00 | 12-Sep-22 | 18:00 | |
| 160 | RQ102226 | OCC_198 | stuup_sd | BAY | 704 MAIN BAY - 765KV BUS 1 AT HAPUR(UP) (UPPTCL) | UPPTCL | D | For annual maintenance & Testing work (There is no load interruption as load will be feed by Tie bay) | 24/Sep/2022 | 09:00 | 24/Sep/2022 | 15:00 | | PLANNED | Approved | 24-Sep-22 | 09:00 | 24-Sep-22 | 15:00 | |
| 161 | RQ102203 | OCC_198 | stuup_sd | BAY | 705 TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV HAPUR(UP) AND FUTURE AT 765 KV HAPUR(UP) | UPPTCL | D | For annual maintenance & Testing work (There is no load interruption as load will be feed by Tie bay) | 23/Sep/2022 | 09:00 | 23/Sep/2022 | 15:00 | | PLANNED | Approved | 23-Sep-22 | 09:00 | 23-Sep-22 | 15:00 | |
| 162 | RQ101900 | OCC_198 | stuup_sd | BAY | 707 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT HAPUR(UP) | UPPTCL | D | For annual maintenance & Testing work (There is no load interruption as load will be feed by Tie bay) | 22/Sep/2022 | 09:00 | 22/Sep/2022 | 15:00 | | PLANNED | Approved | 22-Sep-22 | 09:00 | 22-Sep-22 | 15:00 | |
| 163 | RQ102269 | OCC_198 | stuup_sd | BAY | 708 TIE BAY - 765/400KV 1500 MVA ICT 1 AT HAPUR(UP) AND FUTURE | UPPTCL | D | For annual maintenance & Testing work (There is no load interruption as load will be feed by Tie bay) | 21/Sep/2022 | 09:00 | 21/Sep/2022 | 15:00 | | PLANNED | Approved | 21-Sep-22 | 09:00 | 21-Sep-22 | 15:00 | |
| 164 | RQ102202 | OCC_198 | stuup_sd | BAY | 705 TIE BAY - 765 KV GR.NOIDA_2(UPC)-MAINPURI (UP) CKT-1 AND 765/400 KV 1500 MVA ICT 2 AT GR.NOIDA_2(UPC) AT 765 KV GR.NOIDA_2(UPC) | UPPTCL | D | For annual maintenance & Testing work (There is no load interruption as load will be feed by Tie bay) | 13/Sep/2022 | 09:00 | 13/Sep/2022 | 15:00 | | PLANNED | Approved | 13-Sep-22 | 09:00 | 13-Sep-22 | 15:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|-----|--|--------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 165 | RQ101899 | OCC_198 | stuup_sd | BAY | 704 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT GR.NOIDA_2(UPC) | UPPTCL | D | For annual maintenance & Testing work (There is no load interruption as load will be feed by Tie bay) | 09/Sep/2022 | 09:00 | 09/Sep/2022 | 15:00 | | PLANNED | Approved | 09-Sep-22 | 09:00 | 09-Sep-22 | 15:00 | |
| 166 | RQ101898 | OCC_198 | stuup_sd | BAY | 703 MAIN BAY - 765 KV GR.NOIDA_2(UPC)-ALIGARH(PG) (PG) CKT-1 AT GR.NOIDA_2(UPC) | UPPTCL | D | For annual maintenance & Testing work (There is no load interruption as load will be feed by Tie bay) | 07/Sep/2022 | 09:00 | 07/Sep/2022 | 15:00 | | PLANNED | Approved | 07-Sep-22 | 09:00 | 07-Sep-22 | 15:00 | |
| 167 | RQ102352 | OCC_198 | sldcup_sd | BAY | 702 TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV AGRA FATEHBAD(U P) (UPPTCL) AND 765 KV AGRA FATEHBAD-GHATAMPUR_TPS (UP) CKT-1 AT 765 KV AGRA FATEHBAD(U P) (UPPTCL) | UPPTCL | C | For routine maintenance and testing of Bay equipment | 01/Sep/2022 | 11:00 | 01/Sep/2022 | 13:00 | | PLANNED | Approved | 01-Sep-22 | 11:00 | 01-Sep-22 | 13:00 | |
| 168 | RQ101851 | OCC_198 | cpcc1_sd | BAY | 704 MAIN BAY - 765 KV KHETRI (PG) - BUS 1 (PKTSL) | PKTSL | D | AMP WORK | 20/Sep/2022 | 08:00 | 21/Sep/2022 | 18:00 | | PLANNED | Approved | 20-Sep-22 | 08:00 | 21-Sep-22 | 18:00 | |
| 169 | RQ101850 | OCC_198 | cpcc1_sd | BAY | 705 TIE BAY - 765 KV KHETRI (PG) - BUS 1 (PKTSL) AND 765 KV KHETRI (PG) - BUS 2 AT 765 KV KHETRI (PKTSL) (PKTSL) | PKTSL | D | AMP WORK | 18/Sep/2022 | 08:00 | 19/Sep/2022 | 18:00 | | PLANNED | Approved | 18-Sep-22 | 08:00 | 19-Sep-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-----|--|-------|---|--------------|-------------|-------|-------------|-------|---|---------|----------|-----------|-------|-----------|-------|--|
| 170 | RQ101849 | OCC_198 | cpcc1_sd | BAY | 706 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL) (PKTSL) | PKTSL | D | AMP WORK | 16/Sep/2022 | 08:00 | 17/Sep/2022 | 18:00 | | PLANNED | Approved | 16-Sep-22 | 08:00 | 17-Sep-22 | 18:00 | |
| 171 | RQ101877 | OCC_198 | cpcc1_sd | BAY | 703 MAIN BAY - 765 KV KHETRI (PG) - BUS 2 (PKTSL) | PKTSL | D | AMP WORK | 05/Sep/2022 | 08:00 | 06/Sep/2022 | 18:00 | Kindly approved for dt 27.08.2022 & 28.08.2022 due to error in NRLDC software in 197th OCC. | PLANNED | Approved | 05-Sep-22 | 08:00 | 06-Sep-22 | 18:00 | |
| 172 | RQ101876 | OCC_198 | cpcc1_sd | BAY | 701 MAIN BAY - 765 KV KHETRI (PG) - BUS 1 (PKTSL) | PKTSL | D | FOR AMP WORK | 03/Sep/2022 | 08:00 | 04/Sep/2022 | 18:00 | Kindly approved for dt 25.08.2022 & 25.08.2022 due to error in NRLDC software in 197th OCC. | PLANNED | Approved | 03-Sep-22 | 08:00 | 04-Sep-22 | 18:00 | |
| 173 | RQ101976 | OCC_198 | cpcc1_sd | BAY | 710 MAIN BAY - 765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PG) CKT-2 (PKTSL) AT JHATIKARA(PG) | PKTSL | D | FOR AMP WORK | 01/Sep/2022 | 08:00 | 02/Sep/2022 | 18:00 | Kindly approved for dt 25.08.22 to 26.08.22 due to erroe in previous OCC | PLANNED | Approved | 01-Sep-22 | 08:00 | 02-Sep-22 | 18:00 | |
| 174 | RQ101875 | OCC_198 | cpcc1_sd | BAY | 702 TIE BAY - 765 KV KHETRI (PG) - BUS 1 (PKTSL) AND 240 MVAR BUS REACTOR NO 2 AT 765 KV KHETRI (PKTSL) AT 765 KV KHETRI (PKTSL) (PKTSL) | PKTSL | D | AMP WORK | 01/Sep/2022 | 08:00 | 02/Sep/2022 | 18:00 | Kindly approved for dt 23.08.2022 & 24.08.2022 due to error in NRLDC software in 197th OCC. | PLANNED | Approved | 01-Sep-22 | 08:00 | 02-Sep-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-------------|--|------------|---|--|-------------|-------|-------------|-------|----------------|---------|----------|-----------|-------|-----------|-------|--|
| 175 | RQ102317 | OCC_198 | cpcc2_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 2 AT MOGA(PG) | POWER GRID | D | AMP of ICT-2 | 27/Sep/2022 | 08:30 | 27/Sep/2022 | 18:00 | Kindly approve | PLANNED | Approved | 27-Sep-22 | 08:30 | 27-Sep-22 | 18:00 | Subject to Punjab consent |
| 176 | RQ101818 | OCC_198 | cpcc1_sd | TRANSFORMER | 765/400 KV 800 MVA ICT 3 AT KOTESHWAR(PG) | POWER GRID | D | For interconnection of tertiary transformer with ICT and insulation sleeve coating | 27/Sep/2022 | 08:00 | 27/Sep/2022 | 18:00 | | PLANNED | Approved | 27-Sep-22 | 08:00 | 27-Sep-22 | 18:00 | |
| 177 | RQ101819 | OCC_198 | cpcc1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 2 AT CHITTORGARH(PG) | POWER GRID | D | FOR AMP WORK | 19/Sep/2022 | 08:00 | 20/Sep/2022 | 18:00 | | PLANNED | Approved | 19-Sep-22 | 08:00 | 20-Sep-22 | 18:00 | |
| 178 | RQ101814 | OCC_198 | cpcc1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG) | POWER GRID | D | BAY EXTENSION WORKS | 13/Sep/2022 | 16:00 | 14/Sep/2022 | 23:00 | | PLANNED | Approved | 13-Sep-22 | 17:00 | 14-Sep-22 | 23:00 | May be availed in non-solar hours (i.e 1700 hrs) |
| 179 | RQ102150 | OCC_198 | cpcc3_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 2 AT VARANASI(PG) | POWER GRID | D | AMP WORKS | 13/Sep/2022 | 10:10 | 13/Sep/2022 | 18:00 | | PLANNED | Approved | 13-Sep-22 | 10:10 | 13-Sep-22 | 18:00 | |
| 180 | RQ102172 | OCC_198 | cpcc3_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 2 AT KANPUR_GIS(PG) | POWER GRID | D | Bay extension work - Interlock testing & Auxiliary spare bus - Gas Density monitor signals testing of Spare T- Isolators with ICT-1 for ICT-3 Future for commissioning of 400KV Ghatampur line-2 & ICT 3 (Future) by M/s GE T & D Ltd | 13/Sep/2022 | 10:00 | 13/Sep/2022 | 18:00 | | PLANNED | Approved | 13-Sep-22 | 10:00 | 13-Sep-22 | 18:00 | |
| 181 | RQ101820 | OCC_198 | cpcc1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_I(PG) | POWER GRID | D | Ladder logic commissioning, spare ICT commissioning as per spare scheme, CSD fine tuning | 12/Sep/2022 | 17:00 | 15/Sep/2022 | 23:00 | | PLANNED | Approved | 12-Sep-22 | 17:00 | 15-Sep-22 | 23:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-------------|--|------------|---|---|-------------|-------|-------------|-------|---|---------|----------|-----------|-------|-----------|-------|--|
| 182 | RQ102171 | OCC_198 | cpcc3_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 1 AT KANPUR_GIS(PG) | POWER GRID | D | Bay extension work - Interlock testing & Auxiliary spare bus - Gas Density monitor signals testing of Spare T- Isolators with ICT-1 for ICT-3 Future for commissioning of 400KV Ghatampur line-2 & ICT 3 (Future) by M/s GE T & D Ltd | 09/Sep/2022 | 10:00 | 09/Sep/2022 | 18:00 | | PLANNED | Approved | 09-Sep-22 | 10:00 | 09-Sep-22 | 18:00 | |
| 183 | RQ101821 | OCC_198 | cpcc1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_I(PG) | POWER GRID | D | Ladder logic commissioning, spare ICT commissioning as per spare scheme, CSD fine tuning | 08/Sep/2022 | 17:00 | 11/Sep/2022 | 23:00 | | PLANNED | Approved | 08-Sep-22 | 17:00 | 11-Sep-22 | 23:00 | |
| 184 | RQ101813 | OCC_198 | cpcc1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 3 AT BHADLA(PG) | POWER GRID | D | Changerover from spare ICT unit to Main unit | 07/Sep/2022 | 16:00 | 07/Sep/2022 | 23:00 | | PLANNED | Approved | 07-Sep-22 | 17:00 | 07-Sep-22 | 23:00 | May be availed in non-solar hours (i.e 1700 hrs) |
| 185 | RQ101977 | OCC_198 | cpcc1_sd | TRANSFORMER | 765/400 KV 1000 MVA ICT 3 AT BHIWANI(PG) | POWER GRID | D | For installation of support structures in neutral CT earthing flat | 05/Sep/2022 | 08:00 | 05/Sep/2022 | 16:00 | | PLANNED | Approved | 05-Sep-22 | 08:00 | 05-Sep-22 | 16:00 | |
| 186 | RQ101822 | OCC_198 | cpcc1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_I(PG) | POWER GRID | D | Ladder logic commissioning, spare ICT commissioning as per spare scheme, CSD fine tuning | 04/Sep/2022 | 17:00 | 07/Sep/2022 | 23:00 | | PLANNED | Approved | 04-Sep-22 | 17:00 | 07-Sep-22 | 23:00 | |
| 187 | RQ101823 | OCC_198 | cpcc1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_I(PG) | POWER GRID | D | Ladder logic commissioning, spare ICT commissioning as per spare scheme, CSD fine tuning | 01/Sep/2022 | 17:00 | 03/Sep/2022 | 23:00 | | PLANNED | Approved | 01-Sep-22 | 17:00 | 03-Sep-22 | 23:00 | |
| 188 | RQ101815 | OCC_198 | cpcc1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG) | POWER GRID | D | BAY EXTENSION WORKS | 01/Sep/2022 | 16:00 | 02/Sep/2022 | 23:00 | | PLANNED | Approved | 01-Sep-22 | 17:00 | 02-Sep-22 | 23:00 | May be availed in non-solar hours (i.e 1700 hrs) |
| 189 | RQ102247 | OCC_198 | cpcc3_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 2 AT ALIGARH(PG) | POWER GRID | D | New bay extension works(Aligarh -Khurja THDC Project)- Scheme Checking/ Interlock checking with old and new system. | 01/Sep/2022 | 10:00 | 02/Sep/2022 | 18:00 | Actual S/D requested on 22.08.2022 and 23.08.2022 | PLANNED | Approved | 23-Aug-22 | 10:00 | 24-Sep-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|------------------------------|---|--------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 190 | RQ101816 | OCC_198 | cpcc1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL) | PKTSL | D | FOR AMP WORK | 26/Sep/2022 | 08:00 | 27/Sep/2022 | 18:00 | | PLANNED | Approved | 26-Sep-22 | 17:00 | 27-Sep-22 | 23:00 | May be availed in non-solar hours (i.e 1700 hrs) |
| 191 | RQ101817 | OCC_198 | cpcc1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL) | PKTSL | D | FOR AMP WORK | 23/Sep/2022 | 08:00 | 24/Sep/2022 | 18:00 | | PLANNED | Approved | 23-Sep-22 | 17:00 | 24-Sep-22 | 23:00 | May be availed in non-solar hours (i.e 1700 hrs) |
| 192 | RQ101739 | OCC_198 | stuup_sd | TRANSFORMER | 765/400 KV 1000 MVA ICT 1 AT UNNAO(UP) | UPPTCL | D | "1. For the checking and testing of 400kV side BCU relay by M/s GE T&D Engineer. 2.Routine protection Relay testing and maintenance of 1000 MVA ICT-I at 765 kV S/s Unnao. " | 25/Sep/2022 | 09:00 | 26/Sep/2022 | 18:00 | | PLANNED | Approved | 25-Sep-22 | 09:00 | 26-Sep-22 | 18:00 | |
| 193 | RQ101738 | OCC_198 | stuup_sd | TRANSFORMER | 765/400 KV 1000 MVA ICT 2 AT UNNAO(UP) | UPPTCL | D | Routine protection Relay testing and maintenance of 1000 MVA ICT-II at 765 kV S/s Unnao. | 23/Sep/2022 | 09:00 | 24/Sep/2022 | 18:00 | | PLANNED | Approved | 23-Sep-22 | 09:00 | 24-Sep-22 | 18:00 | |
| 194 | RQ101740 | OCC_198 | stuup_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 2 AT AGRA FATEHBAD(UP) | UPPTCL | D | For commissioning of 500MVA Spare Phase ICT unit with ICT-II R Phase | 20/Sep/2022 | 09:00 | 20/Sep/2022 | 18:00 | | PLANNED | Approved | 20-Sep-22 | 09:00 | 20-Sep-22 | 18:00 | |
| 195 | RQ101903 | OCC_198 | stuup_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 2 AT HAPUR(UP) | UPPTCL | D | For the Maintenance of Transformer Bank and Normalization of ICT as one New transformer will be charged at B phase in place of Spare ICT | 12/Sep/2022 | 08:00 | 12/Sep/2022 | 12:00 | | PLANNED | Approved | 12-Sep-22 | 08:00 | 12-Sep-22 | 12:00 | |
| 196 | RQ101883 | OCC_198 | sldchr_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-2 | HVPNL | D | To verify BI, BO & protection signals in SAS | 30/Sep/2022 | 09:00 | 30/Sep/2022 | 18:00 | | PLANNED | Approved | 30-Sep-22 | 09:00 | 30-Sep-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|------------------------------|--|-------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 197 | RQ101878 | OCC_198 | sldchr_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-1 | HVPNL | D | To verify BI, BO & protection signals in SAS | 29/Sep/2022 | 09:00 | 29/Sep/2022 | 18:00 | | PLANNED | Approved | 29-Sep-22 | 09:00 | 29-Sep-22 | 18:00 | |
| 198 | RQ101881 | OCC_198 | sldchr_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DHANODA-DAULATABAD (HV) CKT-2 | HVPNL | D | To verify BI, BO & protection signals in SAS | 28/Sep/2022 | 09:00 | 28/Sep/2022 | 18:00 | | PLANNED | Approved | 28-Sep-22 | 09:00 | 28-Sep-22 | 18:00 | |
| 199 | RQ101880 | OCC_198 | sldchr_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DHANODA-DAULATABAD (HV) CKT-1 | HVPNL | D | To verify BI, BO & protection signals in SAS | 27/Sep/2022 | 09:00 | 27/Sep/2022 | 18:00 | | PLANNED | Approved | 27-Sep-22 | 09:00 | 27-Sep-22 | 18:00 | |
| 200 | RQ102758 | OCC_198 | sldchr_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JHAJJAR(APCL)-DAULATABAD (HV) (HV) CKT-2 | HVPNL | D | Replacement of porcelain insulator with polymer strings on daily basis | 16/Sep/2022 | 09:30 | 30/Sep/2022 | 17:30 | | PLANNED | Approved | 16-Sep-22 | 09:30 | 30-Sep-22 | 17:30 | |
| 201 | RQ101893 | OCC_198 | sldchr_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV CLP JHAJJAR(CLP)-KABULPUR(HV) (HVPNL) CKT-2 | HVPNL | D | Preventive mtc and isolator jaw replacement work | 15/Sep/2022 | 07:00 | 15/Sep/2022 | 18:00 | | PLANNED | Approved | 15-Sep-22 | 07:00 | 15-Sep-22 | 18:00 | |
| 202 | RQ102396 | OCC_198 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV GURGAON(PG)-DAULATABAD (HV) (HV) CKT-1 | HVPNL | D | For Annual Maint. (AMP) work | 13/Sep/2022 | 10:00 | 13/Sep/2022 | 18:00 | | PLANNED | Approved | 13-Sep-22 | 10:00 | 13-Sep-22 | 18:00 | |
| 203 | RQ101879 | OCC_198 | sldchr_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-2 | HVPNL | C | For attending gas leakage, dismantling of breaker | 12/Sep/2022 | 09:00 | 13/Sep/2022 | 23:00 | Nil, Load will flow through 400kV Dhanonda-CLP ckt-1 | PLANNED | Approved | 16-Sep-22 | 09:00 | 17-Sep-22 | 23:00 | May be taken on 16 and September after return of Jhajjar Daultabad S/D |
| 204 | RQ102760 | OCC_198 | sldchr_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JHAJJAR(APCL)-DAULATABAD (HV) (HV) CKT-2 | HVPNL | D | For half yearly mtc | 09/Sep/2022 | 09:30 | 09/Sep/2022 | 17:30 | | PLANNED | Approved | 09-Sep-22 | 09:30 | 09-Sep-22 | 17:30 | |
| 205 | RQ102759 | OCC_198 | sldchr_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JHAJJAR(APCL)-DAULATABAD (HV) (HV) CKT-1 | HVPNL | D | For half yearly mtc | 07/Sep/2022 | 09:30 | 07/Sep/2022 | 17:30 | | PLANNED | Approved | 07-Sep-22 | 09:30 | 07-Sep-22 | 17:30 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|------------|------------------------------|---|-------|---|--|-------------|-------|-------------|-------|--------------------|---------|----------|-----------|-------|-----------|-------|------------------------------|
| 206 | RQ102756 | OCC_198 | sldchr_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV GURGAON(PG)-DAULATABAD (HV) (HV) CKT-2 | HVPLN | D | For half yearly mtc | 05/Sep/2022 | 09:30 | 05/Sep/2022 | 17:30 | | PLANNED | Approved | 05-Sep-22 | 09:30 | 05-Sep-22 | 17:30 | |
| 207 | RQ102755 | OCC_198 | sldchr_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV GURGAON(PG)-DAULATABAD (HV) (HV) CKT-1 | HVPLN | D | For half yearly mtc | 02/Sep/2022 | 09:30 | 02/Sep/2022 | 17:30 | | PLANNED | Approved | 02-Sep-22 | 09:30 | 02-Sep-22 | 17:30 | |
| 208 | RQ102757 | OCC_198 | sldchr_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JHAJJAR(APCL)-DAULATABAD (HV) (HV) CKT-1 | HVPLN | D | Replacement of porcelain insulator with polymer strings on daily basis | 01/Sep/2022 | 09:30 | 15/Sep/2022 | 17:30 | | PLANNED | Approved | 01-Sep-22 | 09:30 | 15-Sep-22 | 16:30 | |
| 209 | RQ101931 | OCC_198 | indigrd_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KOLDAM(NT)-LUDHIANA(PG) (PKTCL) CKT-1 | PKTCL | D | Defect rectification works | 30/Sep/2022 | 09:00 | 30/Sep/2022 | 15:00 | Annual Maintenance | PLANNED | Rejected | | | | | May be deferred for next OCC |
| 210 | RQ102491 | OCC_198 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KOLDAM(NT)-LUDHIANA(PG) (PKTCL) CKT-2 | PKTCL | D | For AMP work | 09/Sep/2022 | 09:00 | 09/Sep/2022 | 17:00 | Kindly Approve | PLANNED | Rejected | | | | | May be deferred for next OCC |
| 211 | RQ102490 | OCC_198 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KOLDAM(NT)-LUDHIANA(PG) (PKTCL) CKT-1 | PKTCL | D | FOR AMP WORKS | 07/Sep/2022 | 09:00 | 07/Sep/2022 | 17:00 | Kindly Approve | PLANNED | Rejected | | | | | May be deferred for next OCC |
| 212 | RQ102782 | OCC_198 | nhpccc_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV PARBATI_2(NH)-SAINJ(HP) (PKTCL) CKT-1 | PKTCL | D | Laying of Cable in GT area up to GIS Panel. | 01/Sep/2022 | 09:00 | 15/Sep/2022 | 18:00 | | PLANNED | Rejected | | | | | May be deferred for next OCC |
| 213 | RQ102830 | OCC_198 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV PARBATI_2(NH)-SAINJ(HP) (PKTCL) CKT-1 | PKTCL | D | LIVE LINE OPGW WORK (Relay setting for TX line must be in NON Auto mode during OPGW Works) | 01/Sep/2022 | 07:00 | 30/Sep/2022 | 18:00 | KINDLY APPROVE | PLANNED | Rejected | | | | | Indigrd denied consent |
| 214 | RQ102829 | OCC_198 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV PARBATI_3(NH)-SAINJ(HP) (PKTCL) CKT-1 | PKTCL | D | LIVE LINE OPGW WORK (Relay setting for TX line must be in NON Auto mode during OPGW Works) | 01/Sep/2022 | 07:00 | 30/Sep/2022 | 18:00 | KINDLY APPROVE | PLANNED | Rejected | | | | | Indigrd denied consent |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|------------------------------|---|--------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|---------------------------------------|
| 215 | RQ102022 | OCC_198 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV UNNAO-PANKI (UP) CKT-1 | UPPTCL | D | Attending the cross arm assembly mechanical fault of R-Phase Main Bus-B Pantograph Isolator of 400KV Unnao-Panki Bay at 400KV S/S Unnao. | 30/Sep/2022 | 08:00 | 30/Sep/2022 | 18:00 | | PLANNED | Approved | 30-Sep-22 | 08:00 | 30-Sep-22 | 18:00 | |
| 216 | RQ102098 | OCC_198 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MURADNAGAR_2-MATHURA (UP) CKT-1 | UPPTCL | D | For Jumper Tightening and other maintenance work | 28/Sep/2022 | 10:00 | 30/Sep/2022 | 20:00 | | PLANNED | Approved | 28-Sep-22 | 10:00 | 30-Sep-22 | 20:00 | |
| 217 | RQ102028 | OCC_198 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV UNNAO-LUCKNOW (UP) CKT-1 | UPPTCL | D | For Upgradation of Bus-Bar Protection Panel from E/M to Numerical Type (Connection of CT Bus Bar Protection Core) | 25/Sep/2022 | 14:00 | 25/Sep/2022 | 17:00 | | PLANNED | Approved | 25-Sep-22 | 14:00 | 25-Sep-22 | 17:00 | |
| 218 | RQ102054 | OCC_198 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ALAKNANDA GVK(UPC)-VISHNUPRAYAG(JP) (UP) CKT-1 | UPPTCL | C | For height raising between tower No. 18 & 19 of 400 KV D/C Vishnu Prayag-Muzaffarnagar Transmission Line | 24/Sep/2022 | 08:00 | 30/Sep/2022 | 18:00 | | PLANNED | Approved | 24-Sep-22 | 08:00 | 30-Sep-22 | 18:00 | Subject to real time grid conditions. |
| 219 | RQ102096 | OCC_198 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA FATEHBAD-MATHURA (UP) CKT-2 | UPPTCL | D | Jumper Tightening and Other maintenance work | 22/Sep/2022 | 10:00 | 23/Sep/2022 | 17:00 | | PLANNED | Approved | 22-Sep-22 | 10:00 | 23-Sep-22 | 17:00 | |
| 220 | RQ102097 | OCC_198 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-FATEHBAD (UP) CKT-1 | UPPTCL | D | Jumper Tightening and Other maintenance work | 20/Sep/2022 | 10:00 | 21/Sep/2022 | 17:00 | | PLANNED | Approved | 20-Sep-22 | 10:00 | 21-Sep-22 | 17:00 | |
| 221 | RQ102110 | OCC_198 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ANPARA_B(UPUN)-MAU(UP) (UP) CKT-1 | UPPTCL | D | Cleaning of polymer insulator, removing of bird nest, Kite thread from line | 20/Sep/2022 | 10:00 | 23/Sep/2022 | 17:00 | | PLANNED | Rejected | | | | | May be taken in next OCC. |
| 222 | RQ102101 | OCC_198 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV REWAROAD-MASOLI (UP) CKT-1 | UPPTCL | D | Routine testing and maintenance work of 400kv rewa masauli line bay | 16/Sep/2022 | 10:30 | 16/Sep/2022 | 17:30 | | PLANNED | Approved | 16-Sep-22 | 10:30 | 16-Sep-22 | 17:30 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|------------------------------|---|--------|---|--|-------------|-------|-------------|-------|---|---------|----------|-----------|-------|-----------|-------|---------------------------|
| 223 | RQ102039 | OCC_198 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV GR.NOIDA_2(UPC)-GR.NOIDA(UP) (UP) CKT-1 | UPPTCL | D | For General maintenance work of Circuit Breaker of line | 16/Sep/2022 | 10:00 | 16/Sep/2022 | 17:30 | There will no any supply interruption due to this shut down.Load of sub-station will be feed through 400kv Dadari line,400KV NAWADA line and 400KV S/S Gr.Noida - 400KV 9765KV S/S) Greater Noida ckt-II. | PLANNED | Approved | 16-Sep-22 | 10:00 | 16-Sep-22 | 17:30 | |
| 224 | RQ102095 | OCC_198 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA FATEHBAD-AGRA SOUTH (UP) CKT-1 | UPPTCL | D | For Jumper Tightening and other maintenance work | 16/Sep/2022 | 08:00 | 19/Sep/2022 | 18:00 | | PLANNED | Approved | 16-Sep-22 | 08:00 | 19-Sep-22 | 18:00 | |
| 225 | RQ102381 | OCC_198 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ANPARA_B(UPUN)-SARNATH(UP) (UP) CKT-2 | UPPTCL | D | 1. Cleaning of polymer insulator, removing of bird nest, Kite thread from line. 2. For testing of event logger alarm and event status of aforesaid bay | 15/Sep/2022 | 10:00 | 16/Sep/2022 | 17:00 | | PLANNED | Rejected | | | | | May be taken in next OCC. |
| 226 | RQ102099 | OCC_198 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BANDA-ORAI (UP) CKT-1 | UPPTCL | D | DUE TO SHUTDOWN OF 400 KV BUS-2 THIS LINE CAN NOT CONNECT TO 400 KV BUS-1 BECAUSE ITS TIE BAY IS NOT COMPLETE | 15/Sep/2022 | 07:00 | 15/Sep/2022 | 18:00 | DUE TO SHUTDOWN OF 400 KV BUS-2 | PLANNED | Approved | 15-Sep-22 | 07:00 | 15-Sep-22 | 18:00 | |
| 227 | RQ102093 | OCC_198 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA SOUTH(UP)-FIROZABAD(PJFTL) (UP) CKT-1 | UPPTCL | D | For Jumper Tightening and other maintenance work | 13/Sep/2022 | 09:00 | 15/Sep/2022 | 18:00 | | PLANNED | Approved | 13-Sep-22 | 09:00 | 15-Sep-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|------------------------------|---|--------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|---|
| 228 | RQ102377 | OCC_198 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ANPARA-SARNATH (UP) CKT-1 | UPPTCL | D | 1. Repairing of conductor, removing of bird nest, Kite thread from line. 2. For testing of event logger alarm and event status of aforesaid bay | 12/Sep/2022 | 10:00 | 13/Sep/2022 | 17:00 | | PLANNED | Rejected | | | | | May be taken in next OCC. |
| 229 | RQ102034 | OCC_198 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV TANDA(NT)-SULTANPUR(UP) (UP) CKT-1 | UPPTCL | C | For erection of jack bus for additional 315MVA ICT | 11/Sep/2022 | 10:00 | 14/Sep/2022 | 18:00 | | PLANNED | Approved | 11-Sep-22 | 10:00 | 14-Sep-22 | 18:00 | No other shutdown will be allowed from Tanda in this time period. |
| 230 | RQ102380 | OCC_198 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SARNATH-AZAMGARH (UP) CKT-1 | UPPTCL | D | For testing of event logger alarm and event status of aforesaid bay | 09/Sep/2022 | 10:00 | 09/Sep/2022 | 15:00 | There is no power flow through this line during this shut down | PLANNED | Approved | 09-Sep-22 | 10:00 | 09-Sep-22 | 15:00 | May be given after 15 September |
| 231 | RQ102108 | OCC_198 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SARNATH-AZAMGARH (UP) CKT-1 | UPPTCL | D | Repairing of conductor, removing of bird nest, Kite thread from line | 08/Sep/2022 | 10:00 | 09/Sep/2022 | 17:00 | | PLANNED | Approved | 08-Sep-22 | 10:00 | 09-Sep-22 | 17:00 | May be given after 15 September |
| 232 | RQ102024 | OCC_198 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAREILLY-UNNAO (UP) CKT-2 | UPPTCL | D | preventive maintenance | 08/Sep/2022 | 08:30 | 08/Sep/2022 | 17:00 | | PLANNED | Approved | 08-Sep-22 | 08:30 | 08-Sep-22 | 17:00 | |
| 233 | RQ102023 | OCC_198 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAREILLY-UNNAO (UP) CKT-1 | UPPTCL | D | preventive maintenance | 07/Sep/2022 | 08:30 | 07/Sep/2022 | 17:00 | | PLANNED | Approved | 07-Sep-22 | 08:30 | 07-Sep-22 | 17:00 | |
| 234 | RQ102109 | OCC_198 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AZAMGARH-MAU (UP) CKT-1 | UPPTCL | C | For Configuration of additional feature in main 1 & main-2 distance protection relay & testing of same Changing the relay facia of main-2 distance protection relay and miscellaneous maintenance work. | 06/Sep/2022 | 09:00 | 07/Sep/2022 | 18:00 | | PLANNED | Approved | 06-Sep-22 | 09:00 | 07-Sep-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|------------------------------|--|--------|---|---|-------------|-------|-------------|-------|---|---------|----------|-----------|-------|-----------|-------|---------------------------------|
| 235 | RQ102107 | OCC_198 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV TANDA(NT)-BASTI(UP) (UP) CKT-2 | UPPTCL | D | For annual maintenance & testing work. | 05/Sep/2022 | 09:00 | 05/Sep/2022 | 15:00 | Power evacuation from NTPC, TANDA will be done through 400kV TANDA (NTPC)-BASTI (UPPTCL) CKT- I LINE. NO supply interruption | PLANNED | Approved | 05-Sep-22 | 09:00 | 05-Sep-22 | 15:00 | |
| 236 | RQ102100 | OCC_198 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BANDA-ORAI (UP) CKT-2 | UPPTCL | D | Testing & checking of auto recloser by T & C Team at 400 kv S/S Banda | 05/Sep/2022 | 09:00 | 05/Sep/2022 | 18:00 | | PLANNED | Approved | 05-Sep-22 | 09:00 | 05-Sep-22 | 18:00 | |
| 237 | RQ102045 | OCC_198 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MUZAFFARN AGAR(UP)-VISHNUPRAY AG(JP) (UP) CKT-1 | UPPTCL | D | For overhauling & repairing of 400 KV Pantograph isolators. | 05/Sep/2022 | 09:00 | 05/Sep/2022 | 17:00 | | PLANNED | Approved | 21-Sep-22 | 09:00 | 21-Sep-22 | 17:00 | May be taken after 20 September |
| 238 | RQ102360 | OCC_198 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MUZAFFARN AGAR-ATAUR (UP) CKT-1 | UPPTCL | D | 1.Conductor repair ,jumper tightening work , and missing earthwire and routine testing work. 2. For overhauling & repairing of 400 KV Pantograph isolators. | 05/Sep/2022 | 08:00 | 08/Sep/2022 | 17:00 | | PLANNED | Approved | 05-Sep-22 | 08:00 | 08-Sep-22 | 17:00 | |
| 239 | RQ102106 | OCC_198 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV TANDA(NT)-BASTI(UP) (UP) CKT-1 | UPPTCL | D | For annual maintenance & testing work. | 04/Sep/2022 | 09:00 | 04/Sep/2022 | 15:00 | Power evacuation from NTPC, TANDA will be done through 400kV TANDA (NTPC)-BASTI (UPPTCL) CKT- II LINE. NO supply interruption | PLANNED | Approved | 04-Sep-22 | 09:00 | 04-Sep-22 | 15:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|-------------------------------|--|------------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 240 | RQ102209 | OCC_198 | stuup_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV HARDUAGANJ -ALIGARH (UP) CKT-1 | UPPTCL | D | For maintenance work | 03/Sep/2022 | 08:00 | 03/Sep/2022 | 18:00 | For preventive maintenance & checking alignment of line side isolator. | PLANNED | Approved | 03-Sep-22 | 08:00 | 03-Sep-22 | 18:00 | |
| 241 | RQ102208 | OCC_198 | stuup_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV HARDUAGANJ - SIKANDRABAD (UP) CKT-1 | UPPTCL | D | For maintenance work | 02/Sep/2022 | 08:00 | 02/Sep/2022 | 18:00 | For preventive maintenance & checking alignment of line side isolator. | PLANNED | Approved | 02-Sep-22 | 08:00 | 02-Sep-22 | 18:00 | |
| 242 | RQ102043 | OCC_198 | stuup_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV ALAKNANDA GVK(UPC)- MUZAFFARAGAR (UP) CKT-1 | UPPTCL | D | For overhauling & repairing of 400 KV Pantograph isolators. | 01/Sep/2022 | 09:00 | 01/Sep/2022 | 17:00 | | PLANNED | Approved | 01-Sep-22 | 09:00 | 01-Sep-22 | 17:00 | One ckt SD from Alaknanda may be given at a time |
| 243 | RQ102035 | OCC_198 | stuup_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV OBRA_B-SULTANPUR (UP) CKT-1 | UPPTCL | C | shutdown for erection of new tower at place of damaged tower no-479 also destringing both side up to section tower from old tower no-479 tower & dismantling of old damaged tower no-479 again stringing both side up to section tower from new erected tower no-479 | 01/Sep/2022 | 08:00 | 10/Sep/2022 | 18:30 | | PLANNED | Rejected | | | | | May be taken in October/UP comments on generation evacuation |
| 244 | RQ102135 | OCC_198 | sldcup_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV FIROZABAD(PJFTL)- JAWAHARPUR_TPS(UP) (UP) CKT-1 | UPPTCL | C | For First Time charging of 400 KV FIROZABAD(PJFTL)- JAWAHARPUR_TPS(UP) (UP) CKT-1 | 01/Sep/2022 | 08:00 | 01/Sep/2022 | 18:00 | Kindly approved on 25.08.2022 | PLANNED | Approved | 01-Sep-22 | 08:00 | 01-Sep-22 | 18:00 | |
| 245 | RQ102136 | OCC_198 | sldcup_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV FIROZABAD(PJFTL)- JAWAHARPUR_TPS(UP) (UP) CKT-2 | UPPTCL | C | For First Time charging of 400 KV FIROZABAD(PJFTL)- JAWAHARPUR_TPS(UP) (UP) CKT-2 | 01/Sep/2022 | 08:00 | 01/Sep/2022 | 18:00 | Kindly approved on 25.08.2022 | PLANNED | Approved | 01-Sep-22 | 08:00 | 01-Sep-22 | 18:00 | |
| 246 | RQ102428 | OCC_198 | cpcc2_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV MOGAHISSAR (PG) CKT-2 | POWER GRID | D | To take Line-Reactor in service after AMP work | 29/Sep/2022 | 17:15 | 29/Sep/2022 | 17:30 | Kindly Approve | PLANNED | Approved | 29-Sep-22 | 17:15 | 29-Sep-22 | 17:30 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|------------------------------|--|------------|---|--|-------------|-------|-------------|-------|----------------|---------|----------|-----------|-------|-----------|-------|--|
| 247 | RQ102427 | OCC_198 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MOGAHISSAR (PG) CKT-2 | POWER GRID | D | To take Line-Reactor out of service for AMP work | 29/Sep/2022 | 09:00 | 29/Sep/2022 | 09:15 | Kindly Approve | PLANNED | Approved | 29-Sep-22 | 09:00 | 29-Sep-22 | 09:15 | |
| 248 | RQ102305 | OCC_198 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-1 | POWER GRID | D | For removal of conductor & fittings for RLA(Residual life assessment) | 28/Sep/2022 | 09:00 | 28/Sep/2022 | 18:00 | | PLANNED | Approved | 28-Sep-22 | 09:00 | 28-Sep-22 | 18:00 | |
| 249 | RQ102031 | OCC_198 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SINGRAULI(N T)-FATEHPUR(P G) (PG) CKT-1 | POWER GRID | D | AMP work | 27/Sep/2022 | 10:00 | 27/Sep/2022 | 18:00 | | PLANNED | Approved | 27-Sep-22 | 10:00 | 27-Sep-22 | 18:00 | Shall not be taken alongside shutdown of 400 KV Anpara-Singrauli line. |
| 250 | RQ102644 | OCC_198 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BALLABHGARH-GURGAON (PG) CKT-1 | POWER GRID | D | AMP WORK | 27/Sep/2022 | 08:00 | 27/Sep/2022 | 18:00 | | PLANNED | Approved | 27-Sep-22 | 08:00 | 27-Sep-22 | 18:00 | |
| 251 | RQ102025 | OCC_198 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV FATEHPUR-KANPUR (PG) CKT-1 | POWER GRID | D | AMP work | 26/Sep/2022 | 10:00 | 26/Sep/2022 | 18:00 | | PLANNED | Approved | 26-Sep-22 | 10:00 | 26-Sep-22 | 18:00 | |
| 252 | RQ102029 | OCC_198 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV LUCKNOW(UP)-BAREILLY(PG) (PG) CKT-1 | POWER GRID | D | For Upgradation of Bus-Bar Protection Panel from E/M to Numerical Type (Connection of CT Bus Bar Protection Core) | 25/Sep/2022 | 09:00 | 25/Sep/2022 | 12:00 | | PLANNED | Approved | 25-Sep-22 | 09:00 | 25-Sep-22 | 12:00 | |
| 253 | RQ102026 | OCC_198 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SINGRAULI(N T)-LUCKNOW(UP) (PG) CKT-1 | POWER GRID | D | For Annual Protection Testing, Upgradation of Bus Bar Protection panel from E/M to Numerical Type (Connection of CT Bus Bar Protection Core) & Preventive Maintenance of Bay at 400 KV S/S, Sarojini Nagar, Lucknow | 24/Sep/2022 | 09:00 | 24/Sep/2022 | 18:00 | | PLANNED | Rejected | | | | | One ckt SD at a time from Singrauli may be given after 15 September |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|------------------------------|---|------------|---|--|-------------|-------|-------------|-------|----------------|---------|----------|-----------|-------|-----------|-------|-----------------------------|
| 254 | RQ102841 | OCC_198 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KISHENPUR-NEWWANPOH (PG) CKT-1 | POWER GRID | D | AMP works of Line Bay equipments (Testing, Tightning and Cleaning work). | 23/Sep/2022 | 10:00 | 23/Sep/2022 | 18:00 | KINDLY APPROVE | PLANNED | Approved | 23-Sep-22 | 10:00 | 23-Sep-22 | 18:00 | |
| 255 | RQ102301 | OCC_198 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV FATEHPUR-KANPUR (PG) CKT-2 | POWER GRID | D | Simultaneous S/D required with 400 KV Fatehpur-Panki -2 for Rectification /Checking of DT scheme under Bay extension Pkg | 23/Sep/2022 | 08:00 | 23/Sep/2022 | 18:00 | | PLANNED | Approved | 23-Sep-22 | 08:00 | 23-Sep-22 | 18:00 | |
| 256 | RQ102302 | OCC_198 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANPUR(PG)-PANKI(UP) (PG) CKT-2 | POWER GRID | D | Simultaneous S/D required with 400 KV Kanpur-Fatehpur-2 for Rectification /Checking of DT scheme under Bay extension Pkg | 23/Sep/2022 | 08:00 | 23/Sep/2022 | 18:00 | | PLANNED | Approved | 23-Sep-22 | 08:00 | 23-Sep-22 | 18:00 | |
| 257 | RQ102304 | OCC_198 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV FATEHPUR-KANPUR (PG) CKT-2 | POWER GRID | D | Simultaneous S/D required with 400 KV Kanpur--Panki -2 for Rectification /Checking of DT scheme under Bay extension Pkg | 23/Sep/2022 | 08:00 | 23/Sep/2022 | 18:00 | | PLANNED | Approved | 23-Sep-22 | 08:00 | 23-Sep-22 | 18:00 | |
| 258 | RQ102438 | OCC_198 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1 | POWER GRID | D | FOR TAKING IN OF NON-SWITCHABLE 50 MVAR RAPPD LINE AFTER AMP & OFFILINE FILTRATION | 22/Sep/2022 | 14:00 | 22/Sep/2022 | 16:00 | | PLANNED | Approved | 22-Sep-22 | 14:00 | 22-Sep-22 | 16:00 | |
| 259 | RQ102231 | OCC_198 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ALLAHABAD-VARANASI (PG) CKT-1 | POWER GRID | D | Insulator replacement work | 22/Sep/2022 | 08:00 | 22/Sep/2022 | 18:00 | | PLANNED | Approved | 22-Sep-22 | 08:00 | 22-Sep-22 | 18:00 | |
| 260 | RQ102839 | OCC_198 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KISHENPUR-MOGA (PG) CKT-1 | POWER GRID | D | AMP works of Line Bay equipments (Testing, Tightning and Cleaning work). | 20/Sep/2022 | 10:00 | 20/Sep/2022 | 18:00 | KINDLY APPROVE | PLANNED | Approved | 20-Sep-22 | 10:00 | 20-Sep-22 | 18:00 | |
| 261 | RQ102518 | OCC_198 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV URI_2(NH)-WAGOORA(PG) (PG) CKT-1 | POWER GRID | D | FOR AMP WORKS | 20/Sep/2022 | 08:00 | 20/Sep/2022 | 13:00 | Kindly Approve | PLANNED | Rejected | | | | | May be taken up in next OCC |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|------------------------------|---|------------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|---|
| 262 | RQ102540 | OCC_198 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHIWANI(BB)-HISSAR(PG) (PG) CKT-1 | POWER GRID | D | SS-34 BYPASSING WORK. COMMISSIONING CHECKS IN BYPASS MODE | 20/Sep/2022 | 08:00 | 20/Sep/2022 | 18:00 | | PLANNED | Approved | 20-Sep-22 | 08:00 | 20-Sep-22 | 18:00 | |
| 263 | RQ102538 | OCC_198 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV FATEHABAD-HISSAR (PG) CKT-1 | POWER GRID | D | SS-34 BYPASSING WORK. COMMISSIONING CHECKS IN BYPASS MODE | 20/Sep/2022 | 08:00 | 20/Sep/2022 | 18:00 | | PLANNED | Approved | 20-Sep-22 | 08:00 | 20-Sep-22 | 18:00 | |
| 264 | RQ102645 | OCC_198 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BALLABHGARH-MAHARANIBAGH (PG) CKT-1 | POWER GRID | D | For erection of interrupter chamber of CB | 20/Sep/2022 | 08:00 | 20/Sep/2022 | 18:00 | | PLANNED | Approved | 20-Sep-22 | 08:00 | 20-Sep-22 | 18:00 | Subject to Delhi consent |
| 265 | RQ102435 | OCC_198 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1 | POWER GRID | D | FOR TAKING OUT OF NON-SWITCHABLE 50 MVAR RAPPD LINE for AMP & OFFLINE FILTRATION | 19/Sep/2022 | 09:00 | 19/Sep/2022 | 11:00 | | PLANNED | Approved | 19-Sep-22 | 09:00 | 19-Sep-22 | 11:00 | |
| 266 | RQ101809 | OCC_198 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-BHIWADI (PG) CKT-1 | POWER GRID | C | NHAI Diversion Work | 19/Sep/2022 | 08:00 | 30/Sep/2022 | 18:00 | | PLANNED | Approved | 19-Sep-22 | 08:00 | 30-Sep-22 | 18:00 | No other continuous S/D from Agra will be given |
| 267 | RQ101810 | OCC_198 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-BHIWADI (PG) CKT-2 | POWER GRID | C | NHAI Diversion Work | 19/Sep/2022 | 08:00 | 30/Sep/2022 | 18:00 | | PLANNED | Approved | 19-Sep-22 | 08:00 | 30-Sep-22 | 18:00 | No other continuous S/D from Agra will be given |
| 268 | RQ102309 | OCC_198 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANPUR(PG)-PANKI(UP) (PG) CKT-2 | POWER GRID | D | For retrofit of 89A isolator of 400kV Kanpur-Panki-2 at UPPCL Panki under AddCap. | 19/Sep/2022 | 08:00 | 22/Sep/2022 | 18:00 | | PLANNED | Approved | 19-Sep-22 | 08:00 | 22-Sep-22 | 18:00 | |
| 269 | RQ102539 | OCC_198 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MOGA-HISSAR (PG) CKT-1 | POWER GRID | D | SS-34 BYPASSING WORK. COMMISSIONING CHECKS IN BYPASS MODE | 19/Sep/2022 | 08:00 | 19/Sep/2022 | 18:00 | | PLANNED | Approved | 19-Sep-22 | 08:00 | 19-Sep-22 | 18:00 | |
| 270 | RQ102541 | OCC_198 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHIWANI-HISSAR (PG) CKT-1 | POWER GRID | D | SS-34 BYPASSING WORK. COMMISSIONING CHECKS IN BYPASS MODE | 19/Sep/2022 | 08:00 | 19/Sep/2022 | 18:00 | | PLANNED | Approved | 19-Sep-22 | 08:00 | 19-Sep-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|------------------------------|--|------------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|---------------------------------|
| 271 | RQ102392 | OCC_198 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DADRI(NT)-KAITHAL(PG) (PG) CKT-1 | POWER GRID | D | Line maintenance work | 17/Sep/2022 | 09:00 | 17/Sep/2022 | 18:00 | Flashover insulator replacement work at Loc.247 | PLANNED | Approved | 17-Sep-22 | 09:00 | 17-Sep-22 | 18:00 | |
| 272 | RQ102019 | OCC_198 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ALLAHABAD-FATEHPUR (PG) CKT-1 | POWER GRID | D | Installation of 07 Nos aviation globe in the river crossing section under reliable communication scheme for OPGW Work | 16/Sep/2022 | 09:00 | 16/Sep/2022 | 17:00 | | PLANNED | Approved | 16-Sep-22 | 09:00 | 16-Sep-22 | 17:00 | |
| 273 | RQ102843 | OCC_198 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KISHENPUR-SAMBA (PG) CKT-1 | POWER GRID | D | AMP Work Spacer ,Vibration damper loose | 16/Sep/2022 | 09:00 | 16/Sep/2022 | 18:00 | KINDLY APPROVE | PLANNED | Approved | 16-Sep-22 | 09:00 | 16-Sep-22 | 18:00 | |
| 274 | RQ102548 | OCC_198 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1 | POWER GRID | D | Rectification work of Clearance between E/W & top conductor at 04 nos. locations & other shutdown nature defects | 16/Sep/2022 | 08:00 | 17/Sep/2022 | 18:00 | during shutdown , A/R to be kept in Non auto mode of 400 KV Kota-Merta line from both ends | PLANNED | Approved | 16-Sep-22 | 08:00 | 17-Sep-22 | 18:00 | |
| 275 | RQ102401 | OCC_198 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2 | POWER GRID | D | AMP Work of line bay | 16/Sep/2022 | 08:00 | 16/Sep/2022 | 18:00 | | PLANNED | Approved | 16-Sep-22 | 08:00 | 16-Sep-22 | 18:00 | |
| 276 | RQ102447 | OCC_198 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2 | POWER GRID | D | For installation of bird diverters as per supreme court order | 16/Sep/2022 | 08:00 | 30/Sep/2022 | 18:00 | other ckt will be in non auto mode | PLANNED | Approved | 16-Sep-22 | 17:00 | 30-Sep-22 | 23:00 | May be taken after 1700 Hrs |
| 277 | RQ102627 | OCC_198 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHIWANI-HISSAR (PG) CKT-3 | POWER GRID | D | For Bypass Arrangement Work | 16/Sep/2022 | 08:00 | 16/Sep/2022 | 18:00 | | PLANNED | Approved | 16-Sep-22 | 08:00 | 16-Sep-22 | 18:00 | |
| 278 | RQ102216 | OCC_198 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SARNATH(UP)-VARANASI(PG) (PG) CKT-2 | POWER GRID | D | AMP work | 15/Sep/2022 | 10:00 | 15/Sep/2022 | 17:00 | | PLANNED | Approved | 15-Sep-22 | 10:00 | 15-Sep-22 | 17:00 | May be given after 15 September |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|------------------------------|--|------------|---|--|-------------|-------|-------------|-------|---|---------|----------|-----------|-------|-----------|-------|--|
| 279 | RQ102397 | OCC_198 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BALLABHGARH-GURGAON (PG) CKT-1 | POWER GRID | D | For Annual Maint. (AMP) work | 15/Sep/2022 | 10:00 | 15/Sep/2022 | 18:00 | | PLANNED | Approved | 15-Sep-22 | 10:00 | 15-Sep-22 | 18:00 | |
| 280 | RQ102842 | OCC_198 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KISHENPUR-NEWWANPOH (PG) CKT-4 | POWER GRID | D | AMP works of Line Bay equipments (Testing, Tightning and Cleaning work). | 15/Sep/2022 | 10:00 | 15/Sep/2022 | 18:00 | KINDLY APPROVE | PLANNED | Approved | 15-Sep-22 | 10:00 | 15-Sep-22 | 18:00 | |
| 281 | RQ102400 | OCC_198 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1 | POWER GRID | D | AMP Work of line bay | 15/Sep/2022 | 08:00 | 15/Sep/2022 | 18:00 | | PLANNED | Approved | 15-Sep-22 | 08:00 | 15-Sep-22 | 18:00 | |
| 282 | RQ102337 | OCC_198 | sldcdv_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAMNOLI(DV)-DWARKA (PG) (PG) CKT-1 | POWER GRID | C | For General Maintenance as per PMS & replacement of dropper conductor at gantry. | 15/Sep/2022 | 06:00 | 16/Sep/2022 | 18:00 | | PLANNED | Approved | 15-Sep-22 | 06:00 | 16-Sep-22 | 18:00 | |
| 283 | RQ102517 | OCC_198 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NEWWANPOH-WAGOORA (PG) CKT-2 | POWER GRID | D | For AMP work | 14/Sep/2022 | 09:00 | 14/Sep/2022 | 13:00 | Kindly Approve | PLANNED | Approved | 14-Sep-22 | 09:00 | 14-Sep-22 | 13:00 | |
| 284 | RQ102104 | OCC_198 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV GORAKHPUR(PG)-BASTI(UP) (PG) CKT-1 | POWER GRID | D | For annual maintenance & testing work. | 14/Sep/2022 | 09:00 | 14/Sep/2022 | 16:00 | Power demand will be met through 400KV BASTI (UPPTCL)-GORAKHPUR (PGCIL) CKT-II LINE. NO supply interruption . | PLANNED | Approved | 14-Sep-22 | 09:00 | 14-Sep-22 | 16:00 | |
| 285 | RQ102229 | OCC_198 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-1 | POWER GRID | D | Insulator replacement work | 14/Sep/2022 | 08:00 | 14/Sep/2022 | 18:00 | | PLANNED | Approved | 14-Sep-22 | 08:00 | 14-Sep-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|------------------------------|---|------------|---|--|-------------|-------|-------------|-------|---|---------|----------|-----------|-------|-----------|-------|---|
| 286 | RQ102547 | OCC_198 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1 | POWER GRID | D | To attend shutdown nature defects such as grading ring, arching horn, hardware fitting nut bolt tighteneing etc. | 14/Sep/2022 | 08:00 | 15/Sep/2022 | 18:00 | during shutdown , A/R to be kept in Non auto mode of both 400 KV kota-Shreecement & 400 KV Shreecement -Merta line from both ends | PLANNED | Approved | 14-Sep-22 | 08:00 | 15-Sep-22 | 18:00 | |
| 287 | RQ102102 | OCC_198 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-1 | POWER GRID | D | For annual maintenance & testing work. | 13/Sep/2022 | 09:00 | 13/Sep/2022 | 16:00 | Power demand will be met through 400KV BASTI (UPPTCL)-Lucknow (PGCIL) CKT-II LINE. NO supply interruption . | PLANNED | Approved | 13-Sep-22 | 09:00 | 13-Sep-22 | 16:00 | |
| 288 | RQ102410 | OCC_198 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHIWADI-HISSAR (PG) CKT-1 | POWER GRID | C | Stringing of 400 kv D/C Mahendragarh-Bhiwani TL at Loc.39/0-40/0 | 13/Sep/2022 | 08:00 | 14/Sep/2022 | 18:00 | | PLANNED | Approved | 13-Sep-22 | 08:00 | 14-Sep-22 | 18:00 | May be given Subject to necessary CEA clearance |
| 289 | RQ102543 | OCC_198 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2 | POWER GRID | D | Bird diverter fixation work at 95 Nos. Locations and to attend shutdown nature defects | 13/Sep/2022 | 08:00 | 13/Sep/2022 | 18:00 | | PLANNED | Approved | 13-Sep-22 | 08:00 | 13-Sep-22 | 18:00 | |
| 290 | RQ102549 | OCC_198 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1 | POWER GRID | D | A/R to be kept in Non auto mode from both ends due to Shutdown of Other Circuit. | 13/Sep/2022 | 08:00 | 13/Sep/2022 | 18:00 | NON AUTO MODE | PLANNED | Approved | 13-Sep-22 | 08:00 | 13-Sep-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|------------------------------|---|------------|---|--|-------------|-------|-------------|-------|---------------|---------|----------|-----------|-------|-----------|-------|--|-----------------------------|
| 291 | RQ102261 | OCC_198 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1 | POWER GRID | D | Half Yearly maintenance & Testing work of associated equipments of 400 KV Ajmer-Ajmer (PG) Ckt-I Line & Bay (422) & TIE bay 400 KV Ajmer-Ajmer (PG) Ckt-I (423) to be carried out by M/s Suncity urja pvt. Ltd. Jaipur | 13/Sep/2022 | 08:00 | 13/Sep/2022 | 18:00 | | PLANNED | Approved | 13-Sep-22 | 08:00 | 13-Sep-22 | 18:00 | | |
| 292 | RQ102272 | OCC_198 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV FATEHPUR-KANPUR (PG) CKT-2 | POWER GRID | D | AMP work | 12/Sep/2022 | 08:00 | 12/Sep/2022 | 18:00 | | PLANNED | Approved | 12-Sep-22 | 08:00 | 12-Sep-22 | 18:00 | | |
| 293 | RQ102542 | OCC_198 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1 | POWER GRID | D | Bird diverter fixation work at 95 Nos. Locations and to attend shutdown nature defects | 12/Sep/2022 | 08:00 | 12/Sep/2022 | 18:00 | | PLANNED | Approved | 12-Sep-22 | 08:00 | 12-Sep-22 | 18:00 | | |
| 294 | RQ102550 | OCC_198 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2 | POWER GRID | D | A/R to be kept in Non auto mode from both ends due to Shutdown of Other Circuit. | 12/Sep/2022 | 08:00 | 12/Sep/2022 | 18:00 | NON AUTO MODE | PLANNED | Approved | 12-Sep-22 | 08:00 | 12-Sep-22 | 18:00 | | |
| 295 | RQ102733 | OCC_198 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KOTESWAR(T H)-KOTESHWAR(PG) (PG) CKT-2 | POWER GRID | D | Jumper anchoring and installation insulation sleeve | 12/Sep/2022 | 08:00 | 12/Sep/2022 | 18:00 | | PLANNED | Rejected | | | | | | May be taken up in next OCC |
| 296 | RQ102262 | OCC_198 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2 | POWER GRID | D | Half Yearly maintenance & Testing work of associated equipments of 400 KV Ajmer-Ajmer (PG) Ckt-II Line & Bay (419) & TIE bay 400 KV Ajmer-Ajmer (PG) Ckt-II (420) to be carried out by M/s Suncity urja pvt. Ltd. Jaipur | 12/Sep/2022 | 08:00 | 12/Sep/2022 | 18:00 | | PLANNED | Approved | 12-Sep-22 | 08:00 | 12-Sep-22 | 18:00 | | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|------------------------------|---|------------|---|---|-------------|-------|-------------|-------|----------------|---------|----------|-----------|-------|-----------|-------|--------------------------|
| 297 | RQ102271 | OCC_198 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV FATEHPUR-KANPUR (PG) CKT-1 | POWER GRID | D | AMP work | 09/Sep/2022 | 10:00 | 09/Sep/2022 | 18:00 | | PLANNED | Approved | 09-Sep-22 | 10:00 | 09-Sep-22 | 18:00 | |
| 298 | RQ102840 | OCC_198 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KISHENPUR-MOGA (PG) CKT-2 | POWER GRID | D | AMP works of Line Bay equipments (Testing, Tightning and Cleaning work) and Line AMP Work Spacer ,Vibration damper loose. | 09/Sep/2022 | 10:00 | 09/Sep/2022 | 18:00 | KINDLY APPROVE | PLANNED | Approved | 09-Sep-22 | 10:00 | 09-Sep-22 | 18:00 | |
| 299 | RQ102389 | OCC_198 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-JAIPUR SOUTH (PG) CKT-1 | POWER GRID | D | Line AMP & Jumper tightening in B phase at Loc.618 | 09/Sep/2022 | 08:00 | 09/Sep/2022 | 18:00 | | PLANNED | Approved | 09-Sep-22 | 08:00 | 09-Sep-22 | 18:00 | |
| 300 | RQ102440 | OCC_198 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BALLABHGARH-MAHARANIBAGH (PG) CKT-1 | POWER GRID | C | Jumper connection from Ballagarh-Mbagh line to By-pass isolator arrangement | 09/Sep/2022 | 08:00 | 10/Sep/2022 | 18:00 | | PLANNED | Approved | 09-Sep-22 | 08:00 | 10-Sep-22 | 18:00 | Subject to Delhi consent |
| 301 | RQ102441 | OCC_198 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DADRI(NT)-MAHARANIBAGH(PG) (PG) CKT-1 | POWER GRID | C | Jumper connection from Ballagarh-Mbagh line to By-pass isolator arrangement | 09/Sep/2022 | 08:00 | 10/Sep/2022 | 18:00 | | PLANNED | Approved | 09-Sep-22 | 08:00 | 10-Sep-22 | 18:00 | Subject to Delhi consent |
| 302 | RQ102395 | OCC_198 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHIWADI-GURGAON (PG) CKT-1 | POWER GRID | D | Line AMP work | 08/Sep/2022 | 10:00 | 08/Sep/2022 | 18:00 | | PLANNED | Approved | 08-Sep-22 | 10:00 | 08-Sep-22 | 18:00 | |
| 303 | RQ102516 | OCC_198 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NEWWANPOH-WAGOORA (PG) CKT-1 | POWER GRID | D | FOR AMP WORKS | 08/Sep/2022 | 09:00 | 08/Sep/2022 | 13:00 | Kindly Approve | PLANNED | Approved | 08-Sep-22 | 09:00 | 08-Sep-22 | 13:00 | |
| 304 | RQ102284 | OCC_198 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1 | POWER GRID | D | QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS | 08/Sep/2022 | 08:00 | 08/Sep/2022 | 18:00 | | PLANNED | Approved | 08-Sep-22 | 08:00 | 08-Sep-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|------------------------------|--|------------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|---|
| 305 | RQ102222 | OCC_198 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AURAIYA(NT)-AGRA(PG) (PG) CKT-2 | POWER GRID | D | AMP WORK | 08/Sep/2022 | 08:00 | 08/Sep/2022 | 18:00 | | PLANNED | Approved | 08-Sep-22 | 08:00 | 08-Sep-22 | 18:00 | |
| 306 | RQ102227 | OCC_198 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SINGRAULI(NT)-ANPARA(UP) (PG) CKT-1 | POWER GRID | D | Fixing of insulation sleeve between tower no 42B- 42C | 08/Sep/2022 | 08:00 | 08/Sep/2022 | 18:00 | | PLANNED | Approved | 08-Sep-22 | 7:00 | 08-Sep-22 | 17:00 | May be given subject to UP/NTPC consent after 15 September; one element at a time from Both end |
| 307 | RQ102288 | OCC_198 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1 | POWER GRID | D | QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS | 07/Sep/2022 | 08:00 | 07/Sep/2022 | 18:00 | | PLANNED | Approved | 07-Sep-22 | 08:00 | 07-Sep-22 | 18:00 | |
| 308 | RQ102221 | OCC_198 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AURAIYA(NT)-AGRA(PG) (PG) CKT-1 | POWER GRID | D | AMP work | 07/Sep/2022 | 08:00 | 07/Sep/2022 | 18:00 | | PLANNED | Approved | 07-Sep-22 | 08:00 | 07-Sep-22 | 18:00 | |
| 309 | RQ102225 | OCC_198 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SINGRAULI(NT)-RIHAND(NT) (PG) CKT-1 | POWER GRID | D | Insulator replacement work | 07/Sep/2022 | 08:00 | 07/Sep/2022 | 18:00 | | PLANNED | Approved | 07-Sep-22 | 08:00 | 07-Sep-22 | 18:00 | One ckt SD at a time from Singrauli may be given after 15 September |
| 310 | RQ102192 | OCC_198 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-BALLABHGARH (PG) CKT-1 | POWER GRID | D | For construction & overhead crossing work of the 765kV D/C Sikar-II Aligarh Transmission Line under the transmission scheme for evacuation of power from solar energy zones in Rajasthan (8.1 GW) under Phase-II Part-D. | 07/Sep/2022 | 08:00 | 09/Sep/2022 | 18:00 | Kindly Approve this Shutdown from 26.08.2022 to 30.08.2022 | PLANNED | Approved | 07-Sep-22 | 08:00 | 09-Sep-22 | 18:00 | |
| 311 | RQ102442 | OCC_198 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MEERUT-BAGHPAT (PG) CKT-2 | POWER GRID | D | For Bay equipmwnt AMP and Line maintenance | 06/Sep/2022 | 10:00 | 06/Sep/2022 | 18:00 | | PLANNED | Approved | 06-Sep-22 | 10:00 | 06-Sep-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|------------------------------|--|------------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|---|
| 312 | RQ102379 | OCC_198 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SARNATH(UP)-VARANASI(PG) (PG) CKT-2 | POWER GRID | D | For testing of event logger alarm and event status of aforesaid bay | 06/Sep/2022 | 10:00 | 06/Sep/2022 | 15:00 | There is no power flow through this line during this shut down | PLANNED | Approved | 06-Sep-22 | 10:00 | 06-Sep-22 | 15:00 | May be given after 15 September |
| 313 | RQ102408 | OCC_198 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHIWANI-HISSAR (PG) CKT-2 | POWER GRID | C | Stringing of 400 kv D/C Mahendragarh-Bhiwani TL at Loc.34/0-35/0 | 06/Sep/2022 | 08:00 | 07/Sep/2022 | 18:00 | | PLANNED | Approved | 06-Sep-22 | 08:00 | 07-Sep-22 | 18:00 | May be given Subject to necessary CEA clearance |
| 314 | RQ102409 | OCC_198 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHIWANI-HISSAR (PG) CKT-3 | POWER GRID | C | Stringing of 400 kv D/C Mahendragarh-Bhiwani TL at Loc.34/0-35/0 | 06/Sep/2022 | 08:00 | 07/Sep/2022 | 18:00 | | PLANNED | Approved | 06-Sep-22 | 08:00 | 07-Sep-22 | 18:00 | May be given Subject to necessary CEA clearance |
| 315 | RQ102424 | OCC_198 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-2 | POWER GRID | D | Line Bay AMP and TL AMP Work | 06/Sep/2022 | 08:00 | 06/Sep/2022 | 18:00 | | PLANNED | Approved | 06-Sep-22 | 08:00 | 06-Sep-22 | 18:00 | |
| 316 | RQ102224 | OCC_198 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SINGRAULI(N T)-ALLAHABAD(PG) (PG) CKT-3 | POWER GRID | D | Fixing of pilot at tower no 08 | 06/Sep/2022 | 08:00 | 06/Sep/2022 | 18:00 | | PLANNED | Approved | 06-Sep-22 | 08:00 | 06-Sep-22 | 18:00 | One ckt SD at a time from Singrauli may be given after 15 September |
| 317 | RQ102378 | OCC_198 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SARNATH(UP)-VARANASI(PG) (PG) CKT-1 | POWER GRID | D | For testing of event logger alarm and event status of aforesaid bay | 05/Sep/2022 | 10:00 | 05/Sep/2022 | 15:00 | There is no power flow through this line during this shut down | PLANNED | Approved | 05-Sep-22 | 10:00 | 05-Sep-22 | 15:00 | May be given after 15 September |
| 318 | RQ102423 | OCC_198 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1 | POWER GRID | D | Line Bay AMP and TL AMP Work | 05/Sep/2022 | 08:00 | 05/Sep/2022 | 18:00 | | PLANNED | Approved | 05-Sep-22 | 08:00 | 05-Sep-22 | 18:00 | |
| 319 | RQ102618 | OCC_198 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NEEMRANA-MANESAR (PG) CKT-2 | POWER GRID | D | TESTING VALIDATION OF OPERATION FROM RTAMC AND LOCAL SCADA AFTER SCADA UPGRADATION WORK | 03/Sep/2022 | 12:00 | 03/Sep/2022 | 15:00 | | PLANNED | Approved | 03-Sep-22 | 12:00 | 03-Sep-22 | 15:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|------------------------------|--|------------|---|--|-------------|-------|-------------|-------|----------------|---------|----------|-----------|-------|-----------|-------|--|
| 320 | RQ102617 | OCC_198 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NEEMRANA-MANESAR (PG) CKT-1 | POWER GRID | D | TESTING VALIDATION OF OPERATION FROM RTAMC AND LOCAL SCADA AFTER SCADA UPGRADATION WORK | 03/Sep/2022 | 08:00 | 03/Sep/2022 | 11:00 | | PLANNED | Approved | 03-Sep-22 | 08:00 | 03-Sep-22 | 11:00 | |
| 321 | RQ102390 | OCC_198 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAWANA CCGTB(DTL)-BHIWANI(PG) (PG) CKT-1 | POWER GRID | C | Relocation / Diversion of Tower at Location 55 BBTL- LOA Placed on M/s Kuddus Ali. Shutdown not approved in earlier OCC and deferred to September. Foundation completed; stringing and Tower Erection to be taken up and therefore requires Shutdown | 03/Sep/2022 | 08:00 | 15/Sep/2022 | 18:00 | | PLANNED | Approved | 03-Sep-22 | 08:00 | 15-Sep-22 | 18:00 | Provisionally Approved. May be taken in September subject to prior discussion. |
| 322 | RQ102391 | OCC_198 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAWANA CCGTB(DTL)-BAHADURGA RH(PG) (PG) CKT-1 | POWER GRID | C | Relocation / Diversion of Tower at Location 55 BBTL- LOA Placed on M/s Kuddus Ali. Shutdown not approved in earlier OCC and deferred to September. Foundation completed; stringing and Tower Erection to be taken up and therefore requires Shutdown | 03/Sep/2022 | 08:00 | 15/Sep/2022 | 18:00 | | PLANNED | Approved | 03-Sep-22 | 08:00 | 15-Sep-22 | 18:00 | Provisionally Approved. May be taken in September subject to prior discussion. |
| 323 | RQ102474 | OCC_198 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JALANDHAR-HAMIRPUR (PG) CKT-1 | POWER GRID | D | To switch in non-switchable Line Reactor | 02/Sep/2022 | 15:45 | 02/Sep/2022 | 16:00 | Kindly Approve | PLANNED | Approved | 02-Sep-22 | 15:45 | 02-Sep-22 | 16:00 | |
| 324 | RQ102473 | OCC_198 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JALANDHAR-HAMIRPUR (PG) CKT-1 | POWER GRID | D | To switch out non-switchable Line Reactor for maintenance | 02/Sep/2022 | 10:00 | 02/Sep/2022 | 10:15 | Kindly Approve | PLANNED | Approved | 02-Sep-22 | 10:00 | 02-Sep-22 | 10:15 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|------------------------------|--|------------|---|--|-------------|-------|-------------|-------|----------------|---------|----------|-----------|-------|-----------|-------|---|
| 325 | RQ102546 | OCC_198 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV URI_2(NH)-WAGOORA(PG) (PG) CKT-1 | POWER GRID | D | Peak replacement of tower no. 91 | 02/Sep/2022 | 08:00 | 03/Sep/2022 | 18:00 | Kindly Approve | PLANNED | Rejected | | | | | May be taken up in next OCC |
| 326 | RQ101812 | OCC_198 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-2 | POWER GRID | D | S/D line & bay maintenance work. | 02/Sep/2022 | 08:00 | 02/Sep/2022 | 18:00 | | PLANNED | Approved | 02-Sep-22 | 08:00 | 02-Sep-22 | 18:00 | |
| 327 | RQ102844 | OCC_198 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KISHENPUR-SAMBA (PG) CKT-2 | POWER GRID | D | AMP works of Line Bay equipments (Testing, Tightning and Cleaning work). | 01/Sep/2022 | 10:00 | 01/Sep/2022 | 18:00 | KINDLY APPROVE | PLANNED | Approved | 01-Sep-22 | 10:00 | 01-Sep-22 | 18:00 | |
| 328 | RQ102786 | OCC_198 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2 | POWER GRID | C | "400KV Dulhasti Kishenpur -II is a Double circuit Line but stringing is done on one circuit only. Award has been placed for stringing on Circuit 2. under evacuation of Power from Pakaldul HEP in Chenab Valley HEPs. Shutdown is required to carryout stringing on circuit 2 " | 01/Sep/2022 | 09:00 | 30/Sep/2022 | 18:00 | Kindly Approve | PLANNED | Rejected | | | | | Due to high Hydro season could not be given |
| 329 | RQ102752 | OCC_198 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BALIA-SOHAWAL (PG) CKT-1 | POWER GRID | D | AMP WORKS | 01/Sep/2022 | 08:00 | 01/Sep/2022 | 18:00 | | PLANNED | Approved | 01-Sep-22 | 08:00 | 01-Sep-22 | 18:00 | |
| 330 | RQ102008 | OCC_198 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANPUR-BALLABHGARH (PG) CKT-1 | POWER GRID | D | A/R into non auto mode for Live Line OPGW Work | 01/Sep/2022 | 08:00 | 30/Sep/2022 | 18:00 | | PLANNED | Approved | 01-Sep-22 | 08:00 | 30-Sep-22 | 18:00 | |
| 331 | RQ102212 | OCC_198 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV LUCKNOW(UP)-BAREILLY(PG) (PG) CKT-1 | POWER GRID | C | Transmission Line diversion work due to construction of outer ring road by NHAI | 01/Sep/2022 | 08:00 | 12/Sep/2022 | 18:00 | | PLANNED | Approved | 01-Sep-22 | 08:00 | 12-Sep-22 | 18:00 | One S/D at a time will be given |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|------------|------------------------------|--|------------|---|--|-------------|-------|-------------|-------|---|---------|----------|-----------|-------|-----------|-------|---|
| 332 | RQ102210 | OCC_198 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SINGRAULI(N T)-LUCKNOW(UP) (PG) CKT-1 | POWER GRID | C | Actual S/D required from 17.08.22 to 28.08.22 for Transmission Line Diversion work due to construction of outer ring road by NHA | 01/Sep/2022 | 08:00 | 12/Sep/2022 | 18:00 | | PLANNED | Approved | 13-Sep-22 | 08:00 | 24-Sep-22 | 18:00 | Will be taken from 18th August 2022 to 29th August 2022.CEA clearance required.Man,material mobilisation may be planned in advance.Forced generation backdown at Singrauli STPP shall be avoided during the course of shutdown. |
| 333 | RQ102446 | OCC_198 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1 | POWER GRID | D | For installation of bird diverters as per supreme court order | 01/Sep/2022 | 08:00 | 15/Sep/2022 | 18:00 | other ckt will be in non auto mode | PLANNED | Approved | 01-Sep-22 | 17:00 | 15-Sep-22 | 23:00 | May be taken after 1700 Hrs |
| 334 | RQ101985 | OCC_198 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DADRI(NT)-MURADNAGAR_2(UP) (PG) CKT-1 | POWER GRID | C | Construction of 400 KV D/C Muradnagar Simbhavali Transmission Line(under PMSTL TBCB project) | 01/Sep/2022 | 08:00 | 05/Sep/2022 | 18:00 | Modification work in the existing 400 KV Dadri Muradnagar Line Towers (Tower No.-01 to Tower No.-03) for accomodation of Muradnagar Simbhavali TL Towers. | PLANNED | Approved | 16-Sep-22 | 08:00 | 20-Sep-22 | 18:00 | May be given after 15 September/UP comments |
| 335 | RQ102827 | OCC_198 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV CHAMBA-JALANDHAR (PG) CKT-1 | POWER GRID | D | LIVE LINE OPGW WORK (Relay setting for TX line must be in NON Auto mode during OPGW Works) | 01/Sep/2022 | 07:00 | 30/Sep/2022 | 18:00 | Kindly Approve | PLANNED | Approved | 01-Sep-22 | 07:00 | 30-Sep-22 | 18:00 | |
| 336 | RQ102828 | OCC_198 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV CHAMBA-JALANDHAR (PG) CKT-2 | POWER GRID | D | LIVE LINE OPGW WORK (Relay setting for TX line must be in NON Auto mode during OPGW Works) | 01/Sep/2022 | 07:00 | 30/Sep/2022 | 18:00 | Kindly Approve | PLANNED | Approved | 01-Sep-22 | 07:00 | 30-Sep-22 | 18:00 | |
| 337 | RQ102826 | OCC_198 | jhajjar_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-2 | APCPL | D | Annaul Maintenance | 29/Sep/2022 | 09:00 | 29/Sep/2022 | 17:00 | | PLANNED | Approved | 29-Sep-22 | 09:00 | 29-Sep-22 | 17:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|------------|------------------------------|---|-------------------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 338 | RQ102819 | OCC_198 | jhajjar_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-1 | APCPL | D | Annual maintenance | 21/Sep/2022 | 09:00 | 21/Sep/2022 | 17:00 | | PLANNED | Approved | 21-Sep-22 | 09:00 | 21-Sep-22 | 17:00 | |
| 339 | RQ102361 | OCC_198 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA(UP)-AGRA FATEHBAD(UP) (PG) CKT-2 | POWER GRID,UPPTCL | D | 1. Relay testing work at 765kV Substation Fatehabad Agra.2. Jumper Tightening and Other maintenance work | 28/Sep/2022 | 10:00 | 28/Sep/2022 | 17:00 | | PLANNED | Approved | 28-Sep-22 | 10:00 | 28-Sep-22 | 17:00 | |
| 340 | RQ102094 | OCC_198 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA(PG)-AGRA FATEHBAD(UP) (PG) CKT-1 | POWER GRID,UPPTCL | D | Jumper Tightening and Other maintenance work | 27/Sep/2022 | 10:00 | 27/Sep/2022 | 17:00 | | PLANNED | Approved | 27-Sep-22 | 10:00 | 27-Sep-22 | 17:00 | |
| 341 | RQ102030 | OCC_198 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV LUCKNOW_1(PG)-LUCKNOW(UP) (PG) CKT-1 | POWER GRID,UPPTCL | D | For Annual Protection Testing, Upgradation of Bus Bar Protection panel from E/M to Numerical Type (Connection of CT Bus Bar Protection Core) & Preventive Maintenance of Bay at 400 KV S/S, Sarojini Nagar, Lucknow | 26/Sep/2022 | 09:00 | 26/Sep/2022 | 18:00 | | PLANNED | Approved | 26-Sep-22 | 09:00 | 26-Sep-22 | 18:00 | |
| 342 | RQ102027 | OCC_198 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SULTANPUR(UP)-LUCKNOW_1(PG) (PG) CKT-1 | POWER GRID,UPPTCL | D | For routine bay maintenance | 24/Sep/2022 | 10:00 | 24/Sep/2022 | 18:00 | | PLANNED | Approved | 24-Sep-22 | 10:00 | 24-Sep-22 | 18:00 | |
| 343 | RQ102103 | OCC_198 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-2 | POWER GRID,UPPTCL | D | For annual maintenance & testing work. | 16/Sep/2022 | 09:00 | 16/Sep/2022 | 16:00 | Power demand will be met through 400KV BASTI (UPPTCL)-Lucknow (PGCIL) CKT-1 LINE. NO supply interruption . | PLANNED | Approved | 16-Sep-22 | 09:00 | 16-Sep-22 | 16:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|------------------------------|---|--------------------|---|--|-------------|-------|-------------|-------|---|---------|----------|-----------|-------|-----------|-------|-----------------------------|
| 344 | RQ102105 | OCC_198 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV GORAKHPUR(PG)-BASTI(UP) (PG) CKT-2 | POWER GRID,U PPTCL | D | For annual maintenance & testing work. | 15/Sep/2022 | 09:00 | 15/Sep/2022 | 16:00 | Power demand will be met through 400KV BASTI (UPPTCL)-GORAKHPUR (PGCIL) CKT-I LINE. NO supply interruption . | PLANNED | Approved | 15-Sep-22 | 09:00 | 15-Sep-22 | 16:00 | |
| 345 | RQ102041 | OCC_198 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DADRI(NT)-GR.NOIDA(UP) (PG) CKT-1 | POWER GRID,U PPTCL | D | For general maintenance | 14/Sep/2022 | 10:00 | 14/Sep/2022 | 16:00 | There will no any supply interruption due to this shut down.Load of sub-station will be feed through 400KV NAWADA line and 400KV S/S Gr.Noida - 400KV 9765KV S/S) Greater Noida ckt-I&II. | PLANNED | Approved | 14-Sep-22 | 10:00 | 14-Sep-22 | 16:00 | |
| 346 | RQ102211 | OCC_198 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV LUCKNOW_1(PG)-LUCKNOW(UP) (PG) CKT-1 | POWER GRID,U PPTCL | D | AMP WORK | 07/Sep/2022 | 10:00 | 07/Sep/2022 | 18:00 | | PLANNED | Approved | 07-Sep-22 | 10:00 | 07-Sep-22 | 18:00 | |
| 347 | RQ102724 | OCC_198 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV FATEHGARH_I(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2 | POWER GRID,F BTL | D | AMP WORK | 26/Sep/2022 | 08:00 | 26/Sep/2022 | 18:00 | | PLANNED | Approved | 26-Sep-22 | 17:00 | 26-Sep-22 | 23:00 | May be taken after 1700 Hrs |
| 348 | RQ102723 | OCC_198 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV FATEHGARH_I(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1 | POWER GRID,F BTL | D | AMP WORK | 24/Sep/2022 | 17:00 | 24/Sep/2022 | 23:00 | | PLANNED | Approved | 24-Sep-22 | 17:00 | 24-Sep-22 | 23:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|------------------------------|--|------------------|---|---|-------------|-------|-------------|-------|------------------------------------|---------|----------|-----------|-------|-----------|-------|-----------------------------|
| 349 | RQ102449 | OCC_198 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-2 | POWER GRID,F BTL | D | For installation of bird diverters as per supreme court order | 16/Sep/2022 | 08:00 | 30/Sep/2022 | 18:00 | other ckt will be in non auto mode | PLANNED | Approved | 16-Sep-22 | 17:00 | 30-Sep-22 | 23:00 | May be taken after 1700 Hrs |
| 350 | RQ102448 | OCC_198 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-1 | POWER GRID,F BTL | D | For installation of bird diverters as per supreme court order | 01/Sep/2022 | 08:00 | 15/Sep/2022 | 18:00 | other ckt will be in non auto mode | PLANNED | Approved | 01-Sep-22 | 17:00 | 15-Sep-22 | 23:00 | May be taken after 1700 Hrs |
| 351 | RQ102277 | OCC_198 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHINMAL(PG)-BARMER(RS) (RS) CKT-2 | RRVPL | D | Quarterly Maintenance | 24/Sep/2022 | 08:00 | 24/Sep/2022 | 18:00 | | PLANNED | Approved | 24-Sep-22 | 08:00 | 24-Sep-22 | 18:00 | |
| 352 | RQ102276 | OCC_198 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHINMAL(PG)-BARMER(RS) (RS) CKT-1 | RRVPL | D | Quarterly Maintenance | 22/Sep/2022 | 08:00 | 22/Sep/2022 | 18:00 | | PLANNED | Approved | 22-Sep-22 | 08:00 | 22-Sep-22 | 18:00 | |
| 353 | RQ102235 | OCC_198 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV HINDAUN(RS)-CHHABRA(RVUN) (RS) CKT-1 | RRVPL | C | On 21st sept Shutdown is required at both end for maintenance. and on 22nd Sept for CTPP end.1. For annual maintenance of Switchyard Equipments at CTPP End1. For annual maintenance of Switchyard Equipments at CTPP End. 2. Annual Relay Testing at CTPP End. | 21/Sep/2022 | 08:00 | 22/Sep/2022 | 18:00 | | PLANNED | Approved | 21-Sep-22 | 08:00 | 22-Sep-22 | 18:00 | |
| 354 | RQ102294 | OCC_198 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AKAL-BARMER (RS) CKT-1 | RRVPL | D | Quarterly Maintenance | 20/Sep/2022 | 08:00 | 20/Sep/2022 | 18:00 | | PLANNED | Approved | 20-Sep-22 | 08:00 | 20-Sep-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|-------------------------------|--|---------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 355 | RQ102237 | OCC_198 | sldcrs_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1 | RRVPN L | D | 1. NABL Calibration of line metering CTs and Energy meters. 2. Annual maintenance and testing of Line/Bay equipments. | 19/Sep/2022 | 08:00 | 20/Sep/2022 | 18:00 | | PLANNED | Approved | 19-Sep-22 | 08:00 | 20-Sep-22 | 18:00 | May be given on Daily Basis |
| 356 | RQ102300 | OCC_198 | sldcrs_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV JODHPUR-KANKANI (RS) CKT-2 | RRVPN L | D | Quarterly Preventive Maintenance and testing work of line alongwith LINE REACTOR at Jodhpur. | 19/Sep/2022 | 08:00 | 19/Sep/2022 | 18:00 | | PLANNED | Approved | 19-Sep-22 | 08:00 | 19-Sep-22 | 18:00 | |
| 357 | RQ102279 | OCC_198 | sldcrs_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV JAISALMER-BARMER (RS) CKT-2 | RRVPN L | D | Quarterly Maintenance | 17/Sep/2022 | 08:00 | 17/Sep/2022 | 18:00 | | PLANNED | Approved | 17-Sep-22 | 08:00 | 17-Sep-22 | 18:00 | |
| 358 | RQ102244 | OCC_198 | sldcrs_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2 | RRVPN L | D | For both end.1. NABL Calibration of line metering CT's and Energy meters. 2. Annual maintenance and testing of Line/Bay equipments. | 16/Sep/2022 | 08:00 | 17/Sep/2022 | 18:00 | | PLANNED | Approved | 16-Sep-22 | 08:00 | 17-Sep-22 | 18:00 | May be given on Daily Basis |
| 359 | RQ102295 | OCC_198 | sldcrs_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV AKAL-JODHPUR (RS) CKT-1 | RRVPN L | D | On 16.09.2022 Shutdown of Bus -A (Tie breaker is not available) and line bay maintenance on 17.09.2022 | 16/Sep/2022 | 08:00 | 17/Sep/2022 | 18:00 | | PLANNED | Approved | 16-Sep-22 | 08:00 | 17-Sep-22 | 18:00 | |
| 360 | RQ102278 | OCC_198 | sldcrs_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV JAISALMER-BARMER (RS) CKT-1 | RRVPN L | D | Quarterly Maintenance | 15/Sep/2022 | 08:00 | 15/Sep/2022 | 18:00 | | PLANNED | Approved | 15-Sep-22 | 08:00 | 15-Sep-22 | 18:00 | |
| 361 | RQ102241 | OCC_198 | sldcrs_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV BIKANER(RS)-DEEDWANA(MTS) (RS) CKT-1 | RRVPN L | D | Shutdown required for shifting of T/L works due to construction of National Highway Amritsar - Jamnagar T/L under Bharatmala project of PIU - Hanumangarh. | 15/Sep/2022 | 08:00 | 22/Sep/2022 | 18:00 | | PLANNED | Approved | 15-Sep-22 | 08:00 | 22-Sep-22 | 18:00 | May be given subject to all necessary CEA clearances |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|------------------------------|---|--------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|-----------------------------|
| 362 | RQ102253 | OCC_198 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV PHAGI-AJMER (RS) CKT-2 | RRVPNL | D | 400 KV Ajmer - Phagi Ckt-II Line will remain "OFF" due to defective Main Circuit breaker during S/D Period of 400 KV Main Bus-II | 15/Sep/2022 | 08:00 | 15/Sep/2022 | 18:00 | | PLANNED | Approved | 15-Sep-22 | 08:00 | 15-Sep-22 | 18:00 | |
| 363 | RQ102281 | OCC_198 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHADLA-RAMGARH (RS) CKT-2 | RRVPNL | D | Quarterly Maintenance | 14/Sep/2022 | 08:00 | 14/Sep/2022 | 18:00 | | PLANNED | Approved | 14-Sep-22 | 17:00 | 14-Sep-22 | 23:00 | May be taken after 1700 Hrs |
| 364 | RQ102243 | OCC_198 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1 | RRVPNL | D | 1. NABL Calibration of line metering CT's and Energy meters. 2. Annual maintenance and testing of Line/Bay equipments. | 14/Sep/2022 | 08:00 | 15/Sep/2022 | 18:00 | | PLANNED | Approved | 14-Sep-22 | 08:00 | 15-Sep-22 | 18:00 | May be given on Daily Basis |
| 365 | RQ102263 | OCC_198 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AJMER-BHILWARA (RS) CKT-1 | RRVPNL | D | Routine Maintenance and testing of 4400 KV AJMER -BHILWARA CKT-1 BAY(4152B)& ASSOCIATED EQUIPMENTS | 14/Sep/2022 | 08:00 | 14/Sep/2022 | 18:00 | | PLANNED | Approved | 14-Sep-22 | 08:00 | 14-Sep-22 | 18:00 | |
| 366 | RQ102430 | OCC_198 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BIKANER(RS)-SIKAR(PG) (RS) CKT-2 | RRVPNL | D | Taking non switchable line reactor in service after Line reactor AMP Work | 13/Sep/2022 | 19:00 | 13/Sep/2022 | 19:30 | | PLANNED | Approved | 13-Sep-22 | 19:00 | 13-Sep-22 | 19:30 | |
| 367 | RQ102242 | OCC_198 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ANTA(RS)-KOTA(PG) (RS) CKT-1 | RRVPNL | D | HALF YEARLY MAINTENANCE | 13/Sep/2022 | 08:00 | 13/Sep/2022 | 18:00 | | PLANNED | Approved | 13-Sep-22 | 08:00 | 13-Sep-22 | 18:00 | |
| 368 | RQ102426 | OCC_198 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BIKANER(RS)-SIKAR(PG) (RS) CKT-2 | RRVPNL | D | Taking non switchable line reactor out of service for Line reactor AMP Work | 13/Sep/2022 | 08:00 | 13/Sep/2022 | 08:30 | | PLANNED | Approved | 13-Sep-22 | 08:00 | 13-Sep-22 | 08:30 | |
| 369 | RQ102429 | OCC_198 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BIKANER(RS)-SIKAR(PG) (RS) CKT-1 | RRVPNL | D | Taking non switchable line reactor in service after Line reactor AMP Work | 12/Sep/2022 | 19:00 | 12/Sep/2022 | 19:30 | | PLANNED | Approved | 12-Sep-22 | 19:00 | 12-Sep-22 | 19:30 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|------------------------------|--|--------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|-----------------------------|
| 370 | RQ102282 | OCC_198 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHADLA-JODHPUR (RS) CKT-1 | RRVPNL | D | Quarterly Preventive Maintenance and testing work. | 12/Sep/2022 | 18:00 | 12/Sep/2022 | 23:00 | | PLANNED | Approved | 12-Sep-22 | 17:00 | 12-Sep-22 | 23:00 | May be taken after 1700 Hrs |
| 371 | RQ102280 | OCC_198 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHADLA-RAMGARH (RS) CKT-1 | RRVPNL | D | Quarterly Maintenance | 12/Sep/2022 | 08:00 | 12/Sep/2022 | 18:00 | | PLANNED | Approved | 12-Sep-22 | 17:00 | 12-Sep-22 | 23:00 | May be taken after 1700 Hrs |
| 372 | RQ102234 | OCC_198 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ANTA-CHHABRA (RS) CKT-1 | RRVPNL | D | On 12th Sept Shutdown is required at both end for maintenance. and on 13th Sept for CTPP end.1. For annual maintenance of Switchyard Equipments at CTPP End. 2. Annual Relay Testing at CTPP End. | 12/Sep/2022 | 08:00 | 13/Sep/2022 | 18:00 | | PLANNED | Approved | 12-Sep-22 | 08:00 | 13-Sep-22 | 18:00 | May be given on Daily Basis |
| 373 | RQ102425 | OCC_198 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BIKANER(RS)-SIKAR(PG) (RS) CKT-1 | RRVPNL | D | Taking non switchable line reactor out of service for Line reactor AMP Work | 12/Sep/2022 | 08:00 | 12/Sep/2022 | 08:30 | | PLANNED | Approved | 12-Sep-22 | 08:00 | 12-Sep-22 | 08:30 | |
| 374 | RQ102297 | OCC_198 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AKAL-RAMGARH (RS) CKT-2 | RRVPNL | D | Quarterly Maintenance | 10/Sep/2022 | 08:00 | 10/Sep/2022 | 18:00 | | PLANNED | Approved | 10-Sep-22 | 08:00 | 10-Sep-22 | 18:00 | |
| 375 | RQ102772 | OCC_198 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BARMER(RS)-RAJWEST(RW) (RS) CKT-1 | RRVPNL | D | Quarterly Maintenance at both end | 10/Sep/2022 | 08:00 | 10/Sep/2022 | 18:00 | | PLANNED | Approved | 10-Sep-22 | 08:00 | 10-Sep-22 | 18:00 | |
| 376 | RQ102296 | OCC_198 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AKAL-RAMGARH (RS) CKT-1 | RRVPNL | D | Quarterly Maintenance | 09/Sep/2022 | 08:00 | 09/Sep/2022 | 18:00 | | PLANNED | Approved | 09-Sep-22 | 08:00 | 09-Sep-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|------------------------------|---|--------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|-----------------------------|
| 377 | RQ102771 | OCC_198 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAJWEST(RW)-JODHPUR (RS) CKT-1 | RRVPNL | D | Planned maintenance at Rajwest end and Quaterly Preventive Maintenance and testing work of line alongwith 400 KV LINE REACTOR at Jodhpur end and | 09/Sep/2022 | 08:00 | 09/Sep/2022 | 18:00 | | PLANNED | Approved | 09-Sep-22 | 08:00 | 09-Sep-22 | 18:00 | |
| 378 | RQ102245 | OCC_198 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ANTA-KALISINDH (RS) CKT-1 | RRVPNL | D | HALF YEARLY MAINTENANCE | 08/Sep/2022 | 08:00 | 08/Sep/2022 | 18:00 | | PLANNED | Approved | 08-Sep-22 | 08:00 | 08-Sep-22 | 18:00 | |
| 379 | RQ102248 | OCC_198 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAJWEST(RW)-KANKANI (RS) CKT-1 | RRVPNL | D | Planned maintenance | 08/Sep/2022 | 08:00 | 08/Sep/2022 | 18:00 | | PLANNED | Approved | 08-Sep-22 | 08:00 | 08-Sep-22 | 18:00 | |
| 380 | RQ102236 | OCC_198 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHILWARA(RS)-CHHABRA(RVUN) (RS) CKT-1 | RRVPNL | D | On 8th sept Shutdown is required at both end (alongwith line reactor at Bhilwara end)for maintenance. and on 22nd Sept for CTPP end.Shutdown is required at both end for maintenance. and on 13th Sept for CTPP end.1. For annual maintenance of Switchyard Equipments at CTPP End | 08/Sep/2022 | 08:00 | 09/Sep/2022 | 18:00 | | PLANNED | Approved | 08-Sep-22 | 08:00 | 09-Sep-22 | 18:00 | May be given on Daily Basis |
| 381 | RQ102246 | OCC_198 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ANTA-KALISINDH (RS) CKT-2 | RRVPNL | D | HALF YEARLY MAINTENANCE | 07/Sep/2022 | 08:00 | 07/Sep/2022 | 18:00 | | PLANNED | Approved | 07-Sep-22 | 08:00 | 07-Sep-22 | 18:00 | |
| 382 | RQ102402 | OCC_198 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-1 | RRVPNL | D | Powerline crossing work of 400 KV 2*D/C Bikaner II - Khetri Line | 07/Sep/2022 | 08:00 | 08/Sep/2022 | 18:00 | | PLANNED | Approved | 07-Sep-22 | 08:00 | 08-Sep-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|------------------------------|---|-----------------------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 383 | RQ102403 | OCC_198 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-2 | RRVPNL | D | Powerline crossing work of 400 KV 2*D/C Bikaner II - Khetri Line | 07/Sep/2022 | 08:00 | 08/Sep/2022 | 18:00 | | PLANNED | Approved | 07-Sep-22 | 08:00 | 08-Sep-22 | 18:00 | |
| 384 | RQ102233 | OCC_198 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV CHHABRA-CHHABRA SCTPS (RS) CKT-2 | RRVPNL | D | For tightening of Bay equipments & Relay testing | 07/Sep/2022 | 08:00 | 08/Sep/2022 | 18:00 | | PLANNED | Approved | 07-Sep-22 | 08:00 | 08-Sep-22 | 18:00 | May be given on Daily Basis |
| 385 | RQ102299 | OCC_198 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JODHPUR-KANKANI (RS) CKT-1 | RRVPNL | D | Quarterly Preventive Maintenance and testing work of line | 06/Sep/2022 | 08:00 | 06/Sep/2022 | 18:00 | | PLANNED | Approved | 06-Sep-22 | 08:00 | 06-Sep-22 | 18:00 | |
| 386 | RQ102232 | OCC_198 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV CHHABRA-CHHABRA SCTPS (RS) CKT-1 | RRVPNL | D | For tightening of Bay equipments & Relay testing | 05/Sep/2022 | 08:00 | 06/Sep/2022 | 18:00 | | PLANNED | Approved | 05-Sep-22 | 08:00 | 06-Sep-22 | 18:00 | May be given on Daily Basis |
| 387 | RQ102298 | OCC_198 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BIKANER-BHADLA (RS) CKT-1 | RRVPNL | D | As per patrolling report of M/s Ramelex Pvt Ltd Pune for the M/o June-2022 Jumper Nut Bolt Missing , Loosening , Need to be Tightened at various Locations | 02/Sep/2022 | 08:00 | 09/Sep/2022 | 18:00 | | PLANNED | Approved | 02-Sep-22 | 17:00 | 09-Sep-22 | 23:00 | Could be given on Daily basis after 1700 Hrs |
| 388 | RQ102255 | OCC_198 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV HEERAPURA-HINDAUN (RS) CKT-1 | RRVPNL | C | Completion of raising / shifting work of above line at tower/Loc. No.307 to 308 (channel No.191+650) | 01/Sep/2022 | 08:00 | 18/Sep/2022 | 18:00 | | PLANNED | Approved | 03-Sep-22 | 08:00 | 15-Sep-22 | 18:00 | Rajasthan has to maintain voltage at Hindaun/Inspector clearance required. |
| 389 | RQ102207 | OCC_198 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAREILLY-MEERUT (PG) CKT-1 | POWER LINK,POWER GRID | D | AMP work | 22/Sep/2022 | 10:00 | 22/Sep/2022 | 16:00 | | PLANNED | Approved | 22-Sep-22 | 10:00 | 22-Sep-22 | 16:00 | |
| 390 | RQ102178 | OCC_198 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAREILLY(UP)-BAREILLY(PG) (PG) CKT-2 | POWER LINK,POWER GRID | D | Retrofitment of PLCC system | 20/Sep/2022 | 10:00 | 20/Sep/2022 | 14:00 | | PLANNED | Approved | 20-Sep-22 | 10:00 | 20-Sep-22 | 14:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|------------------------------|---|-----------------------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 391 | RQ102177 | OCC_198 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAREILLY(UP)-BAREILLY(PG) (PG) CKT-1 | POWER LINK,POWER GRID | D | Retrofitment of PLCC system | 19/Sep/2022 | 10:00 | 19/Sep/2022 | 14:00 | | PLANNED | Approved | 19-Sep-22 | 10:00 | 19-Sep-22 | 14:00 | |
| 392 | RQ102289 | OCC_198 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NEEMRANA(PG)-BABAI(RS) (NRSS36) CKT-1 | POWER GRID,NRSS36 | D | Quarterly Maintenance | 22/Sep/2022 | 08:00 | 22/Sep/2022 | 15:00 | | PLANNED | Approved | 22-Sep-22 | 08:00 | 22-Sep-22 | 15:00 | |
| 393 | RQ102285 | OCC_198 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SIKAR(PG)-BABAI(RS) (NRSS36) CKT-1 | POWER GRID,NRSS36 | D | Quarterly Maintenance | 16/Sep/2022 | 08:00 | 16/Sep/2022 | 18:00 | | PLANNED | Approved | 16-Sep-22 | 08:00 | 16-Sep-22 | 18:00 | |
| 394 | RQ102591 | OCC_198 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MANESAR(PG)-SOHNA ROAD (GPTL) (GPTL) CKT-1 | GPTL,POWER GRID | D | AMP WORK | 22/Sep/2022 | 08:00 | 22/Sep/2022 | 18:00 | | PLANNED | Approved | 22-Sep-22 | 08:00 | 22-Sep-22 | 18:00 | |
| 395 | RQ102616 | OCC_198 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MANESAR(PG)-SOHNA ROAD (GPTL) (GPTL) CKT-2 | GPTL,POWER GRID | D | TESTING VALIDATION OF OPERATION FROM RTAMC AND LOCAL SCADA AFTER SCADA UPGRADATION WORK | 02/Sep/2022 | 16:00 | 02/Sep/2022 | 20:00 | | PLANNED | Approved | 02-Sep-22 | 16:00 | 02-Sep-22 | 20:00 | |
| 396 | RQ102615 | OCC_198 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MANESAR(PG)-SOHNA ROAD (GPTL) (GPTL) CKT-1 | GPTL,POWER GRID | D | TESTING VALIDATION OF OPERATION FROM RTAMC AND LOCAL SCADA AFTER SCADA UPGRADATION WORK | 01/Sep/2022 | 16:00 | 01/Sep/2022 | 20:00 | | PLANNED | Approved | 01-Sep-22 | 16:00 | 01-Sep-22 | 20:00 | |
| 397 | RQ102264 | OCC_198 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ALWAR(ATIL)-HINDAUN(RS) (ATIL) CKT-1 | ATSL | D | Quarterly and Half yearly Maintenance work | 20/Sep/2022 | 08:00 | 20/Sep/2022 | 18:00 | | PLANNED | Approved | 20-Sep-22 | 08:00 | 20-Sep-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|------------------------------|--|-------|---|--|-------------|-------|-------------|-------|---|---------|----------|-----------|-------|-----------|-------|---|
| 398 | RQ102669 | OCC_198 | sldcuk_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ROORKEE(PG)-MUZAFFARNAGAR(UP) (PTCUL) CKT-1 | PTCUL | C | For shifting/Diversion of 400 KV Roorkee(PG)-Muzaffarnagar line for concessionair of NHAI for "4 lanning of chutmalpur-Ganeshpur of NH-72A and NH-73. (Dismantling of 01 No.Tower, erecting 02 Nos. Tower and stringing work will be carried out during shutdown | 20/Sep/2022 | 08:00 | 05/Oct/2022 | 18:00 | | PLANNED | Approved | 20-Sep-22 | 08:00 | 05-Oct-22 | 18:00 | UP/PG consent required;Necessary CEA clearance required/No other SD from Both ends will be given/Generation VishnuPrayag? |
| 399 | RQ102044 | OCC_198 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ROORKEE(PG)-MUZAFFARNAGAR(UP) (PTCUL) CKT-1 | PTCUL | D | For overhauling & repairing of 400 KV Pantograph isolators. | 02/Sep/2022 | 09:00 | 02/Sep/2022 | 17:00 | | PLANNED | Approved | 02-Sep-22 | 09:00 | 02-Sep-22 | 17:00 | |
| 400 | RQ101741 | OCC_198 | sldcuk_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ALAKNANDA GVK(UPC)-SRINAGAR(UK) (UK) CKT-1 | PTCUL | D | Shutdown required by alaknanda HEP station (GVK) for off line calibration of energy meters | 01/Sep/2022 | 09:30 | 01/Sep/2022 | 12:30 | | PLANNED | Approved | 02-Sep-22 | 09:30 | 02-Sep-22 | 12:30 | One ckt SD from Alaknanda may be given at a time |
| 401 | RQ101742 | OCC_198 | sldcuk_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ALAKNANDA GVK(UPC)-SRINAGAR(UK) (UK) CKT-2 | PTCUL | D | Shutdown required by alaknanda HEP station (GVK) for off line calibration of energy meters | 01/Sep/2022 | 01:00 | 01/Sep/2022 | 16:30 | | PLANNED | Rejected | | | | | Duplicate entry |
| 402 | RQ101882 | OCC_198 | sldchr_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MAHINDERGARH(APL)-DHANODA(HV) (ATIL) CKT-1 | ATIL | C | For attending gas leakage, dismantling of breaker | 14/Sep/2022 | 09:00 | 15/Sep/2022 | 23:00 | Nil, Load will flow through 400kV Dhanonda-M.garh ckt-2 | PLANNED | Approved | 19-Sep-22 | 09:00 | 20-Sep-22 | 23:00 | May be given subject to 250 /300 MW ATC curtailent.Haryana shall manage it's load accordingly. |
| 403 | RQ101885 | OCC_198 | sldchr_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MAHINDERGARH(APL)-DHANODA(HV) (ATIL) CKT-2 | ATIL | D | To verify BI, BO & protection signals in SAS | 08/Sep/2022 | 09:00 | 08/Sep/2022 | 19:00 | | PLANNED | Approved | 21-Sep-22 | 09:00 | 21-Sep-22 | 19:00 | May be given subject to 250 /300 MW ATC curtailent.Haryana shall manage it's load accordingly. |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|------------------------------|---|----------------|---|---|-------------|-------|-------------|-------|-------------------------------------|---------|----------|-----------|-------|-----------|-------|---|
| 404 | RQ101884 | OCC_198 | sldchr_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MAHINDERGARH(APL)-DHANODA(HV) (ATIL) CKT-1 | ATIL | D | To verify BI, BO & protection signals in SAS | 07/Sep/2022 | 09:00 | 07/Sep/2022 | 19:00 | | PLANNED | Approved | 22-Sep-22 | 09:00 | 22-Sep-22 | 19:00 | May be given subject to 250 /300 MW ATC curtailment.Haryana shall manage it's load accordingly. |
| 405 | RQ101728 | OCC_198 | apl_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MAHINDERGARH(APL)-DHANODA(HV) (ATIL) CKT-2 | ATIL | D | Bay Equipment Testing & Maintenance | 06/Sep/2022 | 08:00 | 06/Sep/2022 | 18:00 | Bay Equipment Testing & Maintenance | PLANNED | Approved | 21-Sep-22 | 08:00 | 21-Sep-22 | 18:00 | May be given subject to 250 /300 MW ATC curtailment.Haryana shall manage it's load accordingly. |
| 406 | RQ102338 | OCC_198 | sldcdv_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAMNOLI(DV)-JHATIKARA(PG) (DTL) CKT-2 | POWER GRID,DTL | C | For General Maintenance as per PMS & replacement of dropper conductor at gantry. | 12/Sep/2022 | 06:00 | 13/Sep/2022 | 18:00 | | PLANNED | Approved | 12-Sep-22 | 06:00 | 13-Sep-22 | 18:00 | Delhi consent/May be taken on Daily Basis |
| 407 | RQ102000 | OCC_198 | sldcdv_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-2 | POWER GRID,DTL | D | For General Maintenance as per PMS | 08/Sep/2022 | 09:00 | 08/Sep/2022 | 17:00 | | PLANNED | Approved | 08-Sep-22 | 09:00 | 08-Sep-22 | 17:00 | |
| 408 | RQ102557 | OCC_198 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MANDOLA(PG)-MAHARANIBAGH(PG) (DTL) CKT-1 | POWER GRID,DTL | D | replacement of old wsi make ct of main bay 406 | 06/Sep/2022 | 08:00 | 07/Sep/2022 | 15:00 | | PLANNED | Approved | 06-Sep-22 | 08:00 | 07-Sep-22 | 15:00 | Subject to Delhi consent |
| 409 | RQ101999 | OCC_198 | sldcdv_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-1 | POWER GRID,DTL | D | For General Maintenance as per PMS & replacement of dropper conductor at gantry. | 06/Sep/2022 | 06:00 | 06/Sep/2022 | 17:00 | | PLANNED | Approved | 06-Sep-22 | 06:00 | 06-Sep-22 | 17:00 | |
| 410 | RQ102439 | OCC_198 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MANDOLA(PG)-MAHARANIBAGH(PG) (DTL) CKT-1 | POWER GRID,DTL | C | "Connection of Existing Bus Bar with new installed Bus Bar for charging of 125 MVA newly installed reactor. All 400kV lines and ICTs except Mbagh-Mandola line-1 shall be charged and on load through either Bus Bar" | 05/Sep/2022 | 08:00 | 10/Sep/2022 | 18:00 | | PLANNED | Approved | 05-Sep-22 | 08:00 | 10-Sep-22 | 18:00 | Delhi consent required |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|------------------------------|---|----------------------|---|--|-------------|-------|-------------|-------|---------------------------------------|---------|----------|-----------|-------|-----------|-------|--|
| 411 | RQ102556 | OCC_198 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MANDOLA(PG)-MAHARANIBAGH(PG) (DTL) CKT-1 | POWER GRID,DTL | D | replacement of old wsi make ct of main bay 404 | 01/Sep/2022 | 08:00 | 02/Sep/2022 | 15:00 | | PLANNED | Approved | 01-Sep-22 | 08:00 | 02-Sep-22 | 15:00 | Subject to Delhi consent |
| 412 | RQ101887 | OCC_198 | sldchr_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-2 | GPTL | D | To verify BI, BO & protection signals in SAS | 10/Sep/2022 | 08:00 | 10/Sep/2022 | 17:00 | | PLANNED | Approved | 10-Sep-22 | 08:00 | 10-Sep-22 | 17:00 | |
| 413 | RQ101886 | OCC_198 | sldchr_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-1 | GPTL | D | To verify BI, BO & protection signals in SAS | 09/Sep/2022 | 09:00 | 09/Sep/2022 | 18:00 | | PLANNED | Approved | 09-Sep-22 | 09:00 | 09-Sep-22 | 18:00 | |
| 414 | RQ102553 | OCC_198 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV URI_1(NH)-AMARGARH(NRSS XXIX) (NRSS XXIX) CKT-2 | POWER GRID,NRSS XXIX | D | With NON AUTO of ckt 1 for Broken insulator replacement at T.No 95 | 08/Sep/2022 | 08:00 | 09/Sep/2022 | 19:00 | With NON AUTO of Uri I-Amargarh ckt 1 | PLANNED | Approved | 08-Sep-22 | 08:00 | 09-Sep-22 | 19:00 | |
| 415 | RQ102275 | OCC_198 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BIKANER(PG)-BIKANER(RS) (PG) CKT-1 | POWER GRID,RV PNL | D | Routine Maintenance | 06/Sep/2022 | 18:00 | 06/Sep/2022 | 22:00 | | PLANNED | Approved | 06-Sep-22 | 18:00 | 06-Sep-22 | 22:00 | |
| 416 | RQ102274 | OCC_198 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BIKANER(PG)-BHADLA(RS) (PG) CKT-1 | POWER GRID,RV PNL | D | As per patrolling report of M/s Ramelex Pvt Ltd Pune for the M/o June-2022 Jumper Nut Bolt Missing , Loosening , Need to be Tightened at various Locations | 02/Sep/2022 | 08:00 | 09/Sep/2022 | 18:00 | | PLANNED | Approved | 02-Sep-22 | 17:00 | 09-Sep-22 | 23:00 | Could be given on Daily basis after 1700 Hrs |
| 417 | RQ102783 | OCC_198 | nhpccc_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV PARBATI_2(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1 | PKTCL, POWER GRID | D | Laying of Cable in GT area up to GIS Panel. | 01/Sep/2022 | 09:00 | 15/Sep/2022 | 18:00 | | PLANNED | Rejected | | | | | May be deferred for next OCC |
| 418 | RQ102831 | OCC_198 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV PARBATI_2(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1 | PKTCL, POWER GRID | D | LIVE LINE OPGW WORK (Relay setting for TX line must be in NON Auto mode during OPGW Works) | 01/Sep/2022 | 07:00 | 30/Sep/2022 | 18:00 | KINDLY APPROVE | PLANNED | Rejected | | | | | Indigrid denied consent |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|------------------------------|---|-------------------|---|---|-------------|-------|-------------|-------|----------------|---------|----------|-----------|-------|-----------|-------|-------------------------|
| 419 | RQ102818 | OCC_198 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV PARBATI_3(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1 | PKTCL, POWER GRID | D | LIVE LINE OPGW INSTALLATION WORK (Relay setting for TX line must be in NON AUTO MODE during OPGW installation work) | 01/Sep/2022 | 07:00 | 30/Sep/2022 | 18:00 | Kindly Approve | PLANNED | Rejected | | | | | Indigrid denied consent |
| 420 | RQ102744 | OCC_198 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MUKTSAR-MAKHU (PS) CKT-2 | PSTCL | D | OPGW Work - Non Auto reclosure mode | 01/Sep/2022 | 08:00 | 30/Sep/2022 | 18:00 | | PLANNED | Approved | 01-Sep-22 | 08:00 | 30-Sep-22 | 18:00 | |
| 421 | RQ102745 | OCC_198 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-1 | PSTCL | D | OPGW Work - Non Auto reclosure mode | 01/Sep/2022 | 08:00 | 30/Sep/2022 | 18:00 | | PLANNED | Approved | 01-Sep-22 | 08:00 | 30-Sep-22 | 18:00 | |
| 422 | RQ102777 | OCC_198 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-1 | PSTCL | D | OPGW Work - Non Auto reclosure mode | 01/Sep/2022 | 08:00 | 30/Sep/2022 | 18:00 | | PLANNED | Approved | 01-Sep-22 | 08:00 | 30-Sep-22 | 18:00 | |
| 423 | RQ102774 | OCC_198 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2 | PSTCL | D | OPGW Work - Non Auto reclosure mode | 01/Sep/2022 | 08:00 | 30/Sep/2022 | 18:00 | | PLANNED | Approved | 01-Sep-22 | 08:00 | 30-Sep-22 | 18:00 | |
| 424 | RQ102775 | OCC_198 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV TALWANDI SABOO(PSG)-DHURI(PS) (PS) CKT-1 | PSTCL | D | OPGW Work - Non Auto reclosure mode | 01/Sep/2022 | 08:00 | 30/Sep/2022 | 18:00 | | PLANNED | Approved | 01-Sep-22 | 08:00 | 30-Sep-22 | 18:00 | |
| 425 | RQ102746 | OCC_198 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-2 | PSTCL | D | OPGW Work - Non Auto reclosure mode | 01/Sep/2022 | 08:00 | 30/Sep/2022 | 18:00 | | PLANNED | Approved | 01-Sep-22 | 08:00 | 30-Sep-22 | 18:00 | |
| 426 | RQ102778 | OCC_198 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-2 | PSTCL | D | OPGW Work - Non Auto reclosure mode | 01/Sep/2022 | 08:00 | 30/Sep/2022 | 18:00 | | PLANNED | Approved | 01-Sep-22 | 08:00 | 30-Sep-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|------------------------------|--|--------|---|--|-------------|-------|-------------|-------|----------------|---------|----------|-----------|-------|-----------|-------|--|
| 427 | RQ102773 | OCC_198 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-1 | PSTCL | D | OPGW Work - Non Auto reclosure mode | 01/Sep/2022 | 08:00 | 30/Sep/2022 | 18:00 | | PLANNED | Approved | 01-Sep-22 | 08:00 | 30-Sep-22 | 18:00 | |
| 428 | RQ102743 | OCC_198 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MUKTSAR-MAKHU (PS) CKT-1 | PSTCL | D | OPGW Work - Non Auto reclosure mode | 01/Sep/2022 | 08:00 | 30/Sep/2022 | 18:00 | | PLANNED | Approved | 01-Sep-22 | 08:00 | 30-Sep-22 | 18:00 | |
| 429 | RQ102776 | OCC_198 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV TALWANDI SABOO(PSG)-DHURI(PSG) (PS) CKT-2 | PSTCL | D | OPGW Work - Non Auto reclosure mode | 01/Sep/2022 | 08:00 | 30/Sep/2022 | 18:00 | | PLANNED | Approved | 01-Sep-22 | 08:00 | 30-Sep-22 | 18:00 | |
| 430 | RQ102835 | OCC_198 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MUKTSAR-MAKHU (PS) CKT-2 | PSTCL | D | LIVE LINE OPGW WORK (Relay setting for TX line must be in NON Auto mode during OPGW Works) | 01/Sep/2022 | 07:00 | 30/Sep/2022 | 18:00 | KINDLY APPROVE | PLANNED | Approved | 01-Sep-22 | 07:00 | 30-Sep-22 | 18:00 | |
| 431 | RQ102836 | OCC_198 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NAKODAR(PSG)-MAKHU(PSG) (PS) CKT-1 | PSTCL | D | LIVE LINE OPGW WORK (Relay setting for TX line must be in NON Auto mode during OPGW Works) | 01/Sep/2022 | 07:00 | 30/Sep/2022 | 18:00 | KINDLY APPROVE | PLANNED | Approved | 01-Sep-22 | 07:00 | 30-Sep-22 | 18:00 | |
| 432 | RQ102837 | OCC_198 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NAKODAR(PSG)-MAKHU(PSG) (PS) CKT-2 | PSTCL | D | LIVE LINE OPGW WORK (Relay setting for TX line must be in NON Auto mode during OPGW Works) | 01/Sep/2022 | 07:00 | 30/Sep/2022 | 18:00 | KINDLY APPROVE | PLANNED | Approved | 01-Sep-22 | 07:00 | 30-Sep-22 | 18:00 | |
| 433 | RQ102834 | OCC_198 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MUKTSAR-MAKHU (PS) CKT-1 | PSTCL | D | LIVE LINE OPGW WORK (Relay setting for TX line must be in NON Auto mode during OPGW Works) | 01/Sep/2022 | 07:00 | 30/Sep/2022 | 18:00 | KINDLY APPROVE | PLANNED | Approved | 01-Sep-22 | 07:00 | 30-Sep-22 | 18:00 | |
| 434 | RQ101954 | OCC_198 | stuup_sd | BUS | 400KV BUS 2 AT UNNAO(UP) | UPPTCL | D | Attending the cross arm assembly mechanical fault of R-Phase Main Bus-B Pantograph Isolator of 400KV Unnao-Panki Bay and testing of CBs & CTs of Bus Coupler at 400KV S/S Unnao. | 30/Sep/2022 | 08:00 | 30/Sep/2022 | 18:00 | | PLANNED | Approved | 30-Sep-22 | 08:00 | 30-Sep-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-----|------------------------------|--------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|------------------------------------|
| 435 | RQ102206 | OCC_198 | cpcc3_sd | BUS | 400KV BUS 2 AT PANKI(UP) | UPPTCL | D | For rectification of 89B isolator of 400kv Kanpur-Panki-2 at UPPCL Panki | 22/Sep/2022 | 10:00 | 22/Sep/2022 | 18:00 | | PLANNED | Approved | 22-Sep-22 | 10:00 | 22-Sep-22 | 18:00 | |
| 436 | RQ101955 | OCC_198 | stuup_sd | BUS | 400KV BUS 2 AT LUCKNOW(UP) | UPPTCL | C | For Upgradation of Bus-Bar Protection Panel from E/M to Numerical Type | 20/Sep/2022 | 09:00 | 28/Sep/2022 | 18:00 | | PLANNED | Approved | 20-Sep-22 | 09:00 | 28-Sep-22 | 18:00 | |
| 437 | RQ102205 | OCC_198 | cpcc3_sd | BUS | 400KV BUS 1 AT PANKI(UP) | UPPTCL | C | For retrofit of 89A isolator of 400kv Kanpur-Panki-2 at UPPCL Panki under AddCap | 19/Sep/2022 | 10:00 | 21/Sep/2022 | 18:00 | | PLANNED | Approved | 19-Sep-22 | 10:00 | 21-Sep-22 | 18:00 | May be given subject to UP consent |
| 438 | RQ102003 | OCC_198 | stuup_sd | BUS | 400KV BUS 2 AT ORAI(UP) | UPPTCL | D | For routine relay testing and maintenance of main bus-2 | 15/Sep/2022 | 07:00 | 15/Sep/2022 | 18:00 | ALL TRANSFORMERS AND FEEDERS WILL REMAIN IN CHARGE CONDITION FROM 400 KV BUS-1 EXCEPT 400 KV ORAI-BANDA CKT-1. | PLANNED | Approved | 15-Sep-22 | 07:00 | 15-Sep-22 | 18:00 | |
| 439 | RQ102002 | OCC_198 | stuup_sd | BUS | 400KV BUS 1 AT ORAI(UP) | UPPTCL | D | For routine relay testing and maintenance of main bus-1 | 13/Sep/2022 | 07:00 | 13/Sep/2022 | 18:00 | ALL TRANSFORMERS AND FEEDERS WILL REMAIN IN CHARGE CONDITION FROM 400 KV BUS-2. | PLANNED | Approved | 13-Sep-22 | 07:00 | 13-Sep-22 | 18:00 | |
| 440 | RQ101959 | OCC_198 | stuup_sd | BUS | 400KV BUS 2 AT SULTANPUR(UP) | UPPTCL | D | For disconnecting the main 400kv Bus-A for extension of bus | 10/Sep/2022 | 11:00 | 10/Sep/2022 | 15:00 | | PLANNED | Approved | 10-Sep-22 | 11:00 | 10-Sep-22 | 15:00 | |
| 441 | RQ101958 | OCC_198 | stuup_sd | BUS | 400KV BUS 1 AT SULTANPUR(UP) | UPPTCL | D | For disconnecting the main 400kv Bus-A for extension of bus | 10/Sep/2022 | 07:00 | 10/Sep/2022 | 11:00 | | PLANNED | Approved | 10-Sep-22 | 07:00 | 10-Sep-22 | 11:00 | |
| 442 | RQ101956 | OCC_198 | stuup_sd | BUS | 400KV BUS 2 AT BAREILLY(UP) | UPPTCL | D | preventive maintenance | 09/Sep/2022 | 08:30 | 09/Sep/2022 | 17:00 | | PLANNED | Approved | 09-Sep-22 | 08:30 | 09-Sep-22 | 17:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-----|-----------------------------------|--------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 443 | RQ102006 | OCC_198 | stuup_sd | BUS | 400KV BUS 2 AT NEHTAUR(UP) | UPPTCL | D | For annual maintenance & Testing work (There is no load interruption as load will be feed by Bus-1) | 06/Sep/2022 | 09:00 | 06/Sep/2022 | 17:00 | | PLANNED | Approved | 06-Sep-22 | 09:00 | 06-Sep-22 | 17:00 | |
| 444 | RQ102005 | OCC_198 | stuup_sd | BUS | 400KV BUS 1 AT NEHTAUR(UP) | UPPTCL | D | For annual maintenance & Testing work (There is no load interruption as load will be feed by Bus-2) | 05/Sep/2022 | 09:00 | 05/Sep/2022 | 17:00 | | PLANNED | Approved | 05-Sep-22 | 09:00 | 05-Sep-22 | 17:00 | |
| 445 | RQ101994 | OCC_198 | stuup_sd | BUS | 400KV BUS 1 AT AGRA SOUTH(UP) | UPPTCL | C | For repalcement of 400KV GIS EDS (Earth and Disconnecter Switch) Mechanism in Supervision of NHVS (China) Engineer | 05/Sep/2022 | 09:00 | 11/Sep/2022 | 18:00 | | PLANNED | Approved | 05-Sep-22 | 09:00 | 11-Sep-22 | 18:00 | |
| 446 | RQ102219 | OCC_198 | stuup_sd | BUS | 400 KV HARDUAGANJ (UP) - BUS 2 | UPPTCL | D | For maintenance work | 05/Sep/2022 | 08:00 | 07/Sep/2022 | 18:00 | For preventive maintenanc e & checking alignment of isolators connected to Bus-II. | PLANNED | Approved | 05-Sep-22 | 08:00 | 07-Sep-22 | 18:00 | |
| 447 | RQ101993 | OCC_198 | stuup_sd | BUS | 400KV BUS 2 AT MUZAFFARN AGAR(UP) | UPPTCL | D | For overhauling & repairing of 400 KV Pantograph isolators. | 04/Sep/2022 | 09:00 | 04/Sep/2022 | 17:00 | | PLANNED | Approved | 04-Sep-22 | 09:00 | 04-Sep-22 | 17:00 | |
| 448 | RQ101992 | OCC_198 | stuup_sd | BUS | 400KV BUS 1 AT MUZAFFARN AGAR(UP) | UPPTCL | C | For overhauling & repairing of 400 KV Pantograph isolators. | 01/Sep/2022 | 09:00 | 03/Sep/2022 | 17:00 | | PLANNED | Approved | 01-Sep-22 | 09:00 | 03-Sep-22 | 17:00 | |
| 449 | RQ102223 | OCC_198 | stuup_sd | BUS | 400 KV HARDUAGANJ (UP) - BUS 1 | UPPTCL | D | For maintenance work | 01/Sep/2022 | 08:00 | 03/Sep/2022 | 18:00 | For preventive maintenanc e & checking alignment of isolators connected to Bus-I. | PLANNED | Approved | 01-Sep-22 | 08:00 | 03-Sep-22 | 18:00 | |
| 450 | RQ102703 | OCC_198 | bbmb_sd | BUS | 400KV BUS 2 AT PANIPAT(BB) | BBMB | D | Half yearly mtc. | 29/Sep/2022 | 08:00 | 29/Sep/2022 | 18:00 | | PLANNED | Approved | 29-Sep-22 | 08:00 | 29-Sep-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-----|---------------------------------|------------|---|---|-------------|-------|-------------|-------|----------------|---------|----------|-----------|-------|-----------|-------|-----------------------------|
| 451 | RQ102575 | OCC_198 | cpcc1_sd | BUS | 400KV BUS 4 AT MANDOLA(PG) | POWER GRID | D | For new Busbar Protection testing | 28/Sep/2022 | 08:00 | 28/Sep/2022 | 18:00 | | PLANNED | Approved | 28-Sep-22 | 08:00 | 28-Sep-22 | 18:00 | |
| 452 | RQ102574 | OCC_198 | cpcc1_sd | BUS | 400KV BUS 3 AT MANDOLA(PG) | POWER GRID | D | For new Busbar Protection testing | 27/Sep/2022 | 08:00 | 27/Sep/2022 | 18:00 | | PLANNED | Approved | 27-Sep-22 | 08:00 | 27-Sep-22 | 18:00 | |
| 453 | RQ102573 | OCC_198 | cpcc1_sd | BUS | 400KV BUS 2 AT MANDOLA(PG) | POWER GRID | D | For new Busbar Protection testing | 26/Sep/2022 | 08:00 | 26/Sep/2022 | 18:00 | | PLANNED | Approved | 26-Sep-22 | 08:00 | 26-Sep-22 | 18:00 | |
| 454 | RQ102572 | OCC_198 | cpcc1_sd | BUS | 400KV BUS 1 AT MANDOLA(PG) | POWER GRID | D | For new Busbar Protection testing | 25/Sep/2022 | 08:00 | 25/Sep/2022 | 18:00 | | PLANNED | Approved | 25-Sep-22 | 08:00 | 25-Sep-22 | 18:00 | |
| 455 | RQ102650 | OCC_198 | cpcc1_sd | BUS | 400 KV FATEHGARH-II(PG) - BUS 2 | POWER GRID | D | For Jumper extension and bus bar relay testing of 400 kV Phase-2 & bus sectionalizer | 23/Sep/2022 | 17:00 | 29/Sep/2022 | 23:00 | | PLANNED | Approved | 23-Sep-22 | 17:00 | 29-Sep-22 | 23:00 | |
| 456 | RQ102735 | OCC_198 | cpcc1_sd | BUS | 400 KV FATEHGARH-II(PG) - BUS 2 | POWER GRID | D | Busbar relay testing for STATCOM project | 23/Sep/2022 | 17:00 | 29/Sep/2022 | 23:00 | | PLANNED | Approved | 23-Sep-22 | 17:00 | 29-Sep-22 | 23:00 | |
| 457 | RQ102310 | OCC_198 | cpcc3_sd | BUS | 400KV BUS 2 AT VINDHYACHAL(PG) | POWER GRID | D | AMP works of WEST BUS 2B at Vindhyachal HVDC | 20/Sep/2022 | 10:00 | 20/Sep/2022 | 18:00 | | PLANNED | Approved | 20-Sep-22 | 10:00 | 20-Sep-22 | 18:00 | |
| 458 | RQ102624 | OCC_198 | cpcc1_sd | BUS | 400KV BUS 1 AT BAHADURGA RH(PG) | POWER GRID | D | AMP WORK | 19/Sep/2022 | 08:00 | 19/Sep/2022 | 18:00 | | PLANNED | Approved | 19-Sep-22 | 08:00 | 19-Sep-22 | 18:00 | |
| 459 | RQ102535 | OCC_198 | cpcc1_sd | BUS | 400KV BUS 2 AT HISSAR(PG) | POWER GRID | D | AMP WORK | 16/Sep/2022 | 08:00 | 16/Sep/2022 | 18:00 | | PLANNED | Approved | 16-Sep-22 | 08:00 | 16-Sep-22 | 18:00 | |
| 460 | RQ102509 | OCC_198 | cpcc1_sd | BUS | KOTESHWAR(PG) - 400KV - BUS 2 | POWER GRID | C | For interconnection work of upcoming extension GIS Bays with existing BUS & to conduct HV and PD test | 10/Sep/2022 | 08:00 | 12/Sep/2022 | 18:00 | | PLANNED | Rejected | | | | | May be taken up in next OCC |
| 461 | RQ102484 | OCC_198 | cpcc1_sd | BUS | 400 KV BHADLA_2 (PG) - BUS 2 | POWER GRID | D | BAY EXTENSION WORKS | 09/Sep/2022 | 16:00 | 10/Sep/2022 | 23:00 | | PLANNED | Approved | 09-Sep-22 | 17:00 | 10-Sep-22 | 23:00 | May be taken after 1700 Hrs |
| 462 | RQ102564 | OCC_198 | cpcc2_sd | BUS | 400KV BUS 2 AT JALANDHAR(PG) | POWER GRID | D | FOR AMP WORKS | 09/Sep/2022 | 09:00 | 09/Sep/2022 | 19:00 | Kindly Approve | PLANNED | Approved | 09-Sep-22 | 09:00 | 09-Sep-22 | 19:00 | |
| 463 | RQ102734 | OCC_198 | cpcc1_sd | BUS | 400 KV FATEHGARH-II(PG) - BUS 1 | POWER GRID | D | For construction related works of 765 kV ICT-4 & 400 kV Fatehgarh-3 Line | 08/Sep/2022 | 17:00 | 13/Sep/2022 | 23:00 | | PLANNED | Approved | 08-Sep-22 | 17:00 | 13-Sep-22 | 23:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-----|---------------------------------|------------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|-----------------------------|
| 464 | RQ101989 | OCC_198 | cpcc3_sd | BUS | 400KV BUS 2 AT ALLAHABAD(PG) | POWER GRID | D | AMP WORKS | 08/Sep/2022 | 10:00 | 08/Sep/2022 | 18:00 | | PLANNED | Approved | 08-Sep-22 | 10:00 | 08-Sep-22 | 18:00 | |
| 465 | RQ102515 | OCC_198 | cpcc1_sd | BUS | 400KV BUS 2 AT MAHARANIBAGH(PG) | POWER GRID | C | "Connection of Existing Bus Bar with new installed Bus Bar for charging of 125 MVA newly installed reactor. All 400kV lines and ICTs except Mbagh-Mandola line-1 shall be charged and on load through Bus Bar-1" | 08/Sep/2022 | 08:00 | 10/Sep/2022 | 18:00 | | PLANNED | Approved | 08-Sep-22 | 08:00 | 10-Sep-22 | 18:00 | |
| 466 | RQ102420 | OCC_198 | cpcc2_sd | BUS | 400KV BUS 4 AT MOGA(PG) | POWER GRID | D | For AMP work ,to attend SF6 gas leakage & Replacement of CB drive Mechnism cover to prevent ingress of moisture . | 08/Sep/2022 | 08:00 | 10/Sep/2022 | 18:00 | Kindly Approve | PLANNED | Approved | 08-Sep-22 | 08:00 | 10-Sep-22 | 18:00 | |
| 467 | RQ102483 | OCC_198 | cpcc1_sd | BUS | 400 KV BHADLA_2 (PG) - BUS 1 | POWER GRID | D | BAY EXTENSION WORKS | 07/Sep/2022 | 16:00 | 08/Sep/2022 | 23:00 | | PLANNED | Approved | 07-Sep-22 | 17:00 | 08-Sep-22 | 23:00 | May be taken after 1700 Hrs |
| 468 | RQ102174 | OCC_198 | cpcc3_sd | BUS | 400KV BUS 1 AT KANPUR(PG) | POWER GRID | D | For closing jumper connection of Bay-412 | 07/Sep/2022 | 10:00 | 07/Sep/2022 | 18:00 | | PLANNED | Approved | 07-Sep-22 | 10:00 | 07-Sep-22 | 18:00 | |
| 469 | RQ102508 | OCC_198 | cpcc1_sd | BUS | KOTESHWAR(PG) - 400KV - BUS 1 | POWER GRID | C | For interconnection work of upcoming extension GIS Bays with existing BUS & to conduct HV and PD test | 07/Sep/2022 | 08:00 | 09/Sep/2022 | 18:00 | | PLANNED | Rejected | | | | | May be taken up in next OCC |
| 470 | RQ102476 | OCC_198 | cpcc1_sd | BUS | 400 KV BHADLA(PG) - BUS 2 | POWER GRID | D | AMP WORK | 06/Sep/2022 | 16:00 | 06/Sep/2022 | 23:00 | | PLANNED | Approved | 06-Sep-22 | 17:00 | 06-Sep-22 | 23:00 | May be taken after 1700 Hrs |
| 471 | RQ102544 | OCC_198 | cpcc1_sd | BUS | 400 KV BIKANER(PG) - BUS 2 | POWER GRID | D | PEAK ERECTION WORK BY M/S TPL NEAR 400KV BUS2 | 06/Sep/2022 | 16:00 | 11/Sep/2022 | 23:00 | | PLANNED | Approved | 06-Sep-22 | 16:00 | 11-Sep-22 | 23:00 | |
| 472 | RQ102475 | OCC_198 | cpcc1_sd | BUS | 400 KV BHADLA(PG) - BUS 1 | POWER GRID | D | AMP WORK | 05/Sep/2022 | 16:00 | 05/Sep/2022 | 23:00 | | PLANNED | Approved | 05-Sep-22 | 17:00 | 05-Sep-22 | 23:00 | May be taken after 1700 Hrs |
| 473 | RQ102218 | OCC_198 | cpcc3_sd | BUS | 400 KV ALIGARH(PG) - BUS 2 | POWER GRID | C | New bay extension works - Stability Test and Final Bus Integration | 05/Sep/2022 | 10:00 | 07/Sep/2022 | 18:00 | Actual S/D required on 25.08.2022 - 27.02.2022 | PLANNED | Approved | 05-Sep-22 | 10:00 | 07-Sep-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-----|---------------------------------|------------|---|--|-------------|-------|-------------|-------|---|---------|----------|-----------|-------|-----------|-------|---|
| 474 | RQ102514 | OCC_198 | cpcc1_sd | BUS | 400KV BUS 1 AT MAHARANIBAGH(PG) | POWER GRID | C | Connection of Existing Bus Bar with new installed Bus Bar for charging of 125 MVA newly installed reactor. All 400kV lines and ICTs except Mbagh-Mandola line-1 shall be charged and on load through Bus Bar-2 | 05/Sep/2022 | 08:00 | 07/Sep/2022 | 18:00 | | PLANNED | Approved | 05-Sep-22 | 08:00 | 07-Sep-22 | 18:00 | May be taken after 15th Sept,22 subject to Delhi consent. |
| 475 | RQ102419 | OCC_198 | cpcc2_sd | BUS | 400KV BUS 3 AT MOGA(PG) | POWER GRID | D | For AMP work ,to attend SF6 gas leakage & Replacement of CB drive Mechnism cover to prevent ingress of moisture . | 05/Sep/2022 | 08:00 | 07/Sep/2022 | 18:00 | Kindly Approve | PLANNED | Approved | 05-Sep-22 | 08:00 | 07-Sep-22 | 18:00 | |
| 476 | RQ102176 | OCC_198 | cpcc3_sd | BUS | 400KV BUS 2 AT KANPUR(PG) | POWER GRID | C | For removing bus section isolator and replace with IPS tube | 04/Sep/2022 | 10:00 | 06/Sep/2022 | 18:00 | | PLANNED | Approved | 04-Sep-22 | 10:00 | 06-Sep-22 | 18:00 | |
| 477 | RQ102528 | OCC_198 | cpcc1_sd | BUS | 400KV BUS 4 AT KURUKSHETRA(PG) | POWER GRID | D | FOR AMP WORKS | 04/Sep/2022 | 08:00 | 04/Sep/2022 | 18:00 | | PLANNED | Approved | 04-Sep-22 | 08:00 | 04-Sep-22 | 18:00 | |
| 478 | RQ102552 | OCC_198 | cpcc1_sd | BUS | 400KV BUS 4 AT BHIWADI(PG) | POWER GRID | D | GIS Bay Extension work at Bhiwadi | 04/Sep/2022 | 08:00 | 06/Sep/2022 | 18:00 | | PLANNED | Approved | 04-Sep-22 | 08:00 | 06-Sep-22 | 18:00 | |
| 479 | RQ102505 | OCC_198 | cpcc1_sd | BUS | KOTESHWAR(PG) - 400KV - BUS 2 | POWER GRID | C | For interconnection work of upcoming extension GIS Bays with existing BUS & to conduct HV and PD test | 04/Sep/2022 | 08:00 | 06/Sep/2022 | 18:00 | KINDLY APPROVE FOR DT 29.08.22 TO 31.08.22 | PLANNED | Rejected | | | | | May be taken up in next OCC |
| 480 | RQ102527 | OCC_198 | cpcc1_sd | BUS | 400KV BUS 3 AT KURUKSHETRA(PG) | POWER GRID | D | FOR AMP WORKS | 03/Sep/2022 | 08:00 | 03/Sep/2022 | 18:00 | | PLANNED | Approved | 03-Sep-22 | 08:00 | 03-Sep-22 | 18:00 | |
| 481 | RQ102629 | OCC_198 | cpcc1_sd | BUS | 400KV BUS 2 AT NEEMRANA(PG) | POWER GRID | D | for Bus bar testing (Integration of newly constructed bays at Neemrana SS), | 03/Sep/2022 | 08:00 | 04/Sep/2022 | 18:00 | Kindly approve for dt 24.08.22 to 25.08.22 due to erroe in previous OCC | PLANNED | Approved | 03-Sep-22 | 08:00 | 04-Sep-22 | 18:00 | |
| 482 | RQ102641 | OCC_198 | cpcc1_sd | BUS | 400KV BUS 2 AT BALLABHGARH(PG) | POWER GRID | D | AMP WORK | 02/Sep/2022 | 08:00 | 02/Sep/2022 | 18:00 | | PLANNED | Approved | 02-Sep-22 | 08:00 | 02-Sep-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|-----|---------------------------------|------------|---|---|-------------|-------|-------------|-------|---|---------|----------|-----------|-------|-----------|-------|-----------------------------|
| 483 | RQ102526 | OCC_198 | cpcc1_sd | BUS | 400KV BUS 2 AT KURUKSHETRA(PG) | POWER GRID | D | FOR AMP WORKS | 02/Sep/2022 | 08:00 | 02/Sep/2022 | 18:00 | | PLANNED | Approved | 02-Sep-22 | 08:00 | 02-Sep-22 | 18:00 | |
| 484 | RQ102649 | OCC_198 | cpcc1_sd | BUS | 400 KV FATEHGARH-II(PG) - BUS 1 | POWER GRID | D | For Jumper extension and bus bar relay testing of 400 kV Phase-2 & bus sectionalizer | 01/Sep/2022 | 17:00 | 08/Sep/2022 | 23:00 | | PLANNED | Approved | 01-Sep-22 | 17:00 | 08-Sep-22 | 23:00 | |
| 485 | RQ102217 | OCC_198 | cpcc3_sd | BUS | 400 KV ALIGARH(PG) - BUS 1 | POWER GRID | C | New bay extension works - Stability Test and Final Bus Integration | 01/Sep/2022 | 10:00 | 03/Sep/2022 | 18:00 | Actual S/D required on 22.08.2022 - 24.02.2022 | PLANNED | Approved | 01-Sep-22 | 10:00 | 03-Sep-22 | 18:00 | |
| 486 | RQ102175 | OCC_198 | cpcc3_sd | BUS | 400KV BUS 1 AT KANPUR(PG) | POWER GRID | C | opening jumper connection from Bay-412 for removing bus section isolators and replacement with IPS tube | 01/Sep/2022 | 10:00 | 03/Sep/2022 | 18:00 | | PLANNED | Approved | 01-Sep-22 | 10:00 | 03-Sep-22 | 18:00 | |
| 487 | RQ102525 | OCC_198 | cpcc1_sd | BUS | 400KV BUS 1 AT KURUKSHETRA(PG) | POWER GRID | D | FOR AMP WORKS | 01/Sep/2022 | 08:00 | 01/Sep/2022 | 18:00 | | PLANNED | Approved | 01-Sep-22 | 08:00 | 01-Sep-22 | 18:00 | |
| 488 | RQ102551 | OCC_198 | cpcc1_sd | BUS | 400KV BUS 3 AT BHIWADI(PG) | POWER GRID | D | GIS Bay Extension work at Bhiwadi | 01/Sep/2022 | 08:00 | 03/Sep/2022 | 18:00 | | PLANNED | Approved | 01-Sep-22 | 08:00 | 03-Sep-22 | 18:00 | |
| 489 | RQ102504 | OCC_198 | cpcc1_sd | BUS | KOTESHWAR(PG) - 400KV - BUS 1 | POWER GRID | C | For interconnection work of upcoming extension GIS Bays with existing BUS & to conduct HV and PD test | 01/Sep/2022 | 08:00 | 03/Sep/2022 | 18:00 | KINDLY APPROVE FOR DT 25.08.22 TO 27.08.22 | PLANNED | Rejected | | | | | May be taken up in next OCC |
| 490 | RQ102628 | OCC_198 | cpcc1_sd | BUS | 400KV BUS 1 AT NEEMRANA(PG) | POWER GRID | D | for Bus bar testing (Integration of newly constructed bays at Neemrana SS), | 01/Sep/2022 | 08:00 | 02/Sep/2022 | 18:00 | Kindly approve for dt 22.08.22 to 23.08.22 due to error in previous OCC | PLANNED | Approved | 01-Sep-22 | 08:00 | 02-Sep-22 | 18:00 | |
| 491 | RQ102568 | OCC_198 | cpcc1_sd | BUS | 400KV BUS 1 AT BAHADURGARH(PG) | POWER GRID | D | AMP work of 400 KV Bus-1 | 01/Sep/2022 | 08:00 | 01/Sep/2022 | 18:00 | KINDLY APPROVE FOR DT 29.08.22 | PLANNED | Approved | 01-Sep-22 | 08:00 | 01-Sep-22 | 18:00 | |
| 492 | RQ102082 | OCC_198 | sldcrs_sd | BUS | 400KV BUS 2 AT BARMER(RS) | RRVPNL | D | Quarterly Maintenance | 27/Sep/2022 | 08:00 | 27/Sep/2022 | 18:00 | | PLANNED | Approved | 27-Sep-22 | 08:00 | 27-Sep-22 | 18:00 | |
| 493 | RQ102088 | OCC_198 | sldcrs_sd | BUS | 400KV BUS 2 AT RAMGARH(RS) | RRVPNL | D | Quarterly Maintenance | 22/Sep/2022 | 08:00 | 22/Sep/2022 | 18:00 | | PLANNED | Approved | 22-Sep-22 | 08:00 | 22-Sep-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|-----|------------------------------|--------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 494 | RQ102090 | OCC_198 | sldcrs_sd | BUS | 400KV BUS 2 AT RATANGARH(RS) | RRVPNL | D | Maintenance work of bay equipments , isolators and testing work of bay equipments. | 22/Sep/2022 | 08:00 | 22/Sep/2022 | 18:00 | | PLANNED | Approved | 22-Sep-22 | 08:00 | 22-Sep-22 | 18:00 | |
| 495 | RQ102087 | OCC_198 | sldcrs_sd | BUS | 400KV BUS 1 AT RAMGARH(RS) | RRVPNL | D | Quarterly Maintenance | 20/Sep/2022 | 08:00 | 20/Sep/2022 | 18:00 | | PLANNED | Approved | 20-Sep-22 | 08:00 | 20-Sep-22 | 18:00 | |
| 496 | RQ102079 | OCC_198 | sldcrs_sd | BUS | 400KV BUS 2 AT ANTA(RS) | RRVPNL | D | HALF YEARLY MAINTENANCE | 16/Sep/2022 | 08:00 | 16/Sep/2022 | 18:00 | | PLANNED | Approved | 16-Sep-22 | 08:00 | 16-Sep-22 | 18:00 | |
| 497 | RQ102072 | OCC_198 | sldcrs_sd | BUS | 400KV BUS 1 AT JODHPUR(RS) | RRVPNL | D | Quarterly Preventive Maintenance and testing work. | 16/Sep/2022 | 08:00 | 16/Sep/2022 | 18:00 | | PLANNED | Approved | 16-Sep-22 | 08:00 | 16-Sep-22 | 18:00 | |
| 498 | RQ102080 | OCC_198 | sldcrs_sd | BUS | 400KV BUS 2 AT BABAI(RS) | RRVPNL | D | Quarterly Maintenance | 15/Sep/2022 | 08:00 | 15/Sep/2022 | 18:00 | | PLANNED | Approved | 15-Sep-22 | 08:00 | 15-Sep-22 | 18:00 | |
| 499 | RQ102078 | OCC_198 | sldcrs_sd | BUS | 400KV BUS 1 AT ANTA(RS) | RRVPNL | D | HALF YEARLY MAINTENANCE | 15/Sep/2022 | 08:00 | 15/Sep/2022 | 18:00 | | PLANNED | Approved | 15-Sep-22 | 08:00 | 15-Sep-22 | 18:00 | |
| 500 | RQ102089 | OCC_198 | sldcrs_sd | BUS | 400KV BUS 1 AT RATANGARH(RS) | RRVPNL | D | Maintenance work of bay equipments , isolators and testing work of bay equipments. | 15/Sep/2022 | 08:00 | 15/Sep/2022 | 18:00 | | PLANNED | Approved | 15-Sep-22 | 08:00 | 15-Sep-22 | 18:00 | |
| 501 | RQ102077 | OCC_198 | sldcrs_sd | BUS | 400KV BUS 2 AT AJMER(RS) | RRVPNL | D | Half Yearly maintenance & Testing work of associated equipments of 400 KV Main Bus-I to be carried out by M/s Suncity urja pvt. Ltd. Jaipur | 15/Sep/2022 | 08:00 | 15/Sep/2022 | 18:00 | | PLANNED | Approved | 15-Sep-22 | 08:00 | 15-Sep-22 | 18:00 | |
| 502 | RQ102076 | OCC_198 | sldcrs_sd | BUS | 400KV BUS 1 AT AJMER(RS) | RRVPNL | D | Half Yearly maintenance & Testing work of associated equipments of 400 KV Main Bus-I to be carried out by M/s Suncity urja pvt. Ltd. Jaipur | 14/Sep/2022 | 08:00 | 14/Sep/2022 | 18:00 | | PLANNED | Approved | 14-Sep-22 | 08:00 | 14-Sep-22 | 18:00 | |
| 503 | RQ102084 | OCC_198 | sldcrs_sd | BUS | 400KV BUS 2 AT BHILWARA(RS) | RRVPNL | D | Half Yearly Maintenance of 400KV Main Bus-2 and Associated Equipments | 14/Sep/2022 | 08:00 | 14/Sep/2022 | 18:00 | | PLANNED | Approved | 14-Sep-22 | 08:00 | 14-Sep-22 | 18:00 | |
| 504 | RQ102073 | OCC_198 | sldcrs_sd | BUS | 400KV BUS 2 AT JODHPUR(RS) | RRVPNL | D | Quarterly Preventive Maintenance and testing work. | 10/Sep/2022 | 08:00 | 10/Sep/2022 | 18:00 | | PLANNED | Approved | 10-Sep-22 | 08:00 | 10-Sep-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|-----|-------------------------------|--------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 505 | RQ102081 | OCC_198 | sldcrs_sd | BUS | 400KV BUS 1 AT BARMER(RS) | RRVPNL | D | Quarterly Maintenance | 08/Sep/2022 | 08:00 | 08/Sep/2022 | 18:00 | | PLANNED | Approved | 08-Sep-22 | 08:00 | 08-Sep-22 | 18:00 | |
| 506 | RQ102086 | OCC_198 | sldcrs_sd | BUS | 400KV BUS 2 AT PHAGI(RS) | RRVPNL | D | HALF YEARLY MAINTENANCE WORK OF ASSOCITED BAY EQUIPMENTS | 08/Sep/2022 | 08:00 | 08/Sep/2022 | 18:00 | | PLANNED | Approved | 08-Sep-22 | 08:00 | 08-Sep-22 | 18:00 | |
| 507 | RQ102201 | OCC_198 | sldcrs_sd | BUS | 400KV BUS 2KANKANI(RS) | RRVPNL | D | Preventive Maintenance work of 400 KV Main Bus-II | 08/Sep/2022 | 08:00 | 08/Sep/2022 | 18:00 | | PLANNED | Approved | 08-Sep-22 | 08:00 | 08-Sep-22 | 18:00 | |
| 508 | RQ102083 | OCC_198 | sldcrs_sd | BUS | 400KV BUS 1 AT BHILWARA(RS) | RRVPNL | D | Half Yearly Maintenance of 400KV Main Bus-1 and Associated Equipments | 08/Sep/2022 | 08:00 | 08/Sep/2022 | 18:00 | | PLANNED | Approved | 08-Sep-22 | 08:00 | 08-Sep-22 | 18:00 | |
| 509 | RQ102085 | OCC_198 | sldcrs_sd | BUS | 400KV BUS 1 AT PHAGI(RS) | RRVPNL | D | HALF YEARLY MAINTENANCE WORK OF ASSOCITED BAY EQUIPMENTS | 06/Sep/2022 | 08:00 | 06/Sep/2022 | 18:00 | | PLANNED | Approved | 06-Sep-22 | 08:00 | 06-Sep-22 | 18:00 | |
| 510 | RQ102200 | OCC_198 | sldcrs_sd | BUS | 400KV BUS 1KANKANI(RS) | RRVPNL | D | Preventive Maintenance work of 400 KV Main Bus-I | 05/Sep/2022 | 08:00 | 05/Sep/2022 | 18:00 | | PLANNED | Approved | 05-Sep-22 | 08:00 | 05-Sep-22 | 18:00 | |
| 511 | RQ102494 | OCC_198 | cpcc1_sd | BUS | 400 KV KHETRI (PKTSL) - BUS 1 | PKTSL | D | Bay extension work under PBTSL (Shutdown requested by KEC)-Jumpering works of Reactor Isolator | 27/Sep/2022 | 08:00 | 30/Sep/2022 | 18:00 | | PLANNED | Approved | 27-Sep-22 | 08:00 | 30-Sep-22 | 18:00 | |
| 512 | RQ102495 | OCC_198 | cpcc1_sd | BUS | 400 KV KHETRI (PKTSL) - BUS 2 | PKTSL | D | Bay extension work under PBTSL (Shutdown requested by KEC)- Bus Jumpering & Busbar stability test | 19/Sep/2022 | 08:00 | 26/Sep/2022 | 18:00 | | PLANNED | Approved | 19-Sep-22 | 08:00 | 26-Sep-22 | 18:00 | |
| 513 | RQ102558 | OCC_198 | cpcc1_sd | BUS | 400 KV KHETRI (PKTSL) - BUS 1 | PKTSL | D | Bay extension work under PBTSL (Shutdown requested by KEC)-Jumpering works of Isolator, Bus Jumpering & Busbar stability test | 03/Sep/2022 | 08:00 | 06/Sep/2022 | 18:00 | Kindly approved for dt 28.08.22 to 31.08.22 due to erroe in previous OCC | PLANNED | Approved | 03-Sep-22 | 08:00 | 06-Sep-22 | 18:00 | |
| 514 | RQ102555 | OCC_198 | cpcc1_sd | BUS | 400 KV KHETRI (PKTSL) - BUS 2 | PKTSL | D | FOR AMP WORK | 02/Sep/2022 | 08:00 | 02/Sep/2022 | 18:00 | KINDLY APPROVE FOR DT 22.08,22 | PLANNED | Approved | 02-Sep-22 | 08:00 | 02-Sep-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|--------------|--------------|--|------------|---|---|-------------|-------|-------------|-------|---|---------|----------|-----------|-------|-----------|-------|-----------------------------|
| 515 | RQ102554 | OCC_198 | cpcc1_sd | BUS | 400 KV KHETRI (PKTSL) - BUS 1 | PKTSL | D | FOR AMP WORK | 01/Sep/2022 | 08:00 | 01/Sep/2022 | 18:00 | KINDLY APPROVE FOR DT 20.08,22 | PLANNED | Approved | 01-Sep-22 | 08:00 | 01-Sep-22 | 18:00 | |
| 516 | RQ101991 | OCC_198 | stuup_sd | BUS | 400KV BUS 1 AT GR.NOIDA(UP C) | UPPCL | D | For General Maintenance work | 23/Sep/2022 | 10:00 | 23/Sep/2022 | 16:00 | There will no any supply interruption due to this shut down. Load of sub-station will be feed through 400kv main bus-II | PLANNED | Approved | 23-Sep-22 | 10:00 | 23-Sep-22 | 16:00 | |
| 517 | RQ102075 | OCC_198 | sldcrs_sd | BUS | 400KV BUS 2 AT KAWAI SCTPS(APR) | APRL | D | Annual maintenance & testing of 400 KV Bus - 1 connecting isolators. | 12/Sep/2022 | 08:00 | 13/Sep/2022 | 18:00 | | PLANNED | Approved | 12-Sep-22 | 08:00 | 13-Sep-22 | 18:00 | May be given on Daily Basis |
| 518 | RQ102074 | OCC_198 | sldcrs_sd | BUS | 400KV BUS 1 AT KAWAI SCTPS(APR) | APRL | D | Annual maintenance & testing of 400 KV Bus - 1 connecting isolators. | 09/Sep/2022 | 08:00 | 10/Sep/2022 | 18:00 | | PLANNED | Approved | 09-Sep-22 | 08:00 | 10-Sep-22 | 18:00 | May be given on Daily Basis |
| 519 | RQ101978 | OCC_198 | singrauli_sd | BUS | 400KV BUS 2 AT SINGRAULI(N T) | NTPC | C | DEAD BUS CHARGING AS GEN-01 WILL BE SYNCHRONIZED AFTER OH AND SAS R&M | 01/Sep/2022 | 01:00 | 01/Sep/2022 | 04:00 | DEAD BUS CHARGING AS GEN-01 WILL BE SYNCHRONIZED AFTER OH AND SAS R&M | PLANNED | Approved | 01-Sep-22 | 01:00 | 01-Sep-22 | 04:00 | |
| 520 | RQ102422 | OCC_198 | cpcc2_sd | LINE REACTOR | 63 MVAR NON-SWITCHABLE LR ON MOGA-HISSAR (PG) CKT-2 @MOGA(PG) | POWER GRID | D | AMP of Line-Reactor | 29/Sep/2022 | 09:00 | 29/Sep/2022 | 17:30 | Kindly Approve | PLANNED | Approved | 29-Sep-22 | 09:00 | 29-Sep-22 | 17:30 | |
| 521 | RQ102531 | OCC_198 | cpcc1_sd | LINE REACTOR | 50 MVAR NON-SWITCHABLE LR ON 400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1 @JAIPUR SOUTH(PG) | POWER GRID | C | Oil filtration for de-gassing of Reactor and AMP work | 19/Sep/2022 | 08:00 | 22/Sep/2022 | 18:00 | | PLANNED | Approved | 19-Sep-22 | 08:00 | 22-Sep-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|------------------|--|------------|---|--|-------------|-------|-------------|-------|----------------|---------|----------|-----------|-------|-----------|-------|--|
| 522 | RQ102472 | OCC_198 | cpcc2_sd | LINE REACTOR | 50 MVAR NON-SWITCHABLE LR ON JALANDHAR-HAMIRPUR (PG) CKT-1 @HAMIRPUR(PG) | POWER GRID | D | AMP & Replacement of Gaskets for attending to minor leakage obseved | 02/Sep/2022 | 10:00 | 02/Sep/2022 | 16:00 | Kindly Approve | PLANNED | Approved | 02-Sep-22 | 10:00 | 02-Sep-22 | 16:00 | |
| 523 | RQ102524 | OCC_198 | cpcc1_sd | LINE REACTOR | 50 MVAR NON-SWITCHABLE LR ON BIKANER(RS)-SIKAR(PG) (RS) CKT-2 @SIKAR(PG) | RRVPN L | D | FOR AMP WORK | 13/Sep/2022 | 08:00 | 13/Sep/2022 | 18:00 | | PLANNED | Approved | 13-Sep-22 | 08:00 | 13-Sep-22 | 18:00 | |
| 524 | RQ102523 | OCC_198 | cpcc1_sd | LINE REACTOR | 50 MVAR NON-SWITCHABLE LR ON BIKANER(RS)-SIKAR(PG) (RS) CKT-1 @SIKAR(PG) | RRVPN L | D | AMP WORK | 12/Sep/2022 | 08:00 | 12/Sep/2022 | 18:00 | | PLANNED | Approved | 12-Sep-22 | 08:00 | 12-Sep-22 | 18:00 | |
| 525 | RQ102139 | OCC_198 | sldcrs_sd | BR/BSR/ MSC/M SR | 125 MVAR BUS REACTOR NO 1 AT 400KV BARMER(RS) | RRVPN L | D | Quarterly Maintenance | 29/Sep/2022 | 08:00 | 29/Sep/2022 | 18:00 | | PLANNED | Approved | 29-Sep-22 | 08:00 | 29-Sep-22 | 18:00 | |
| 526 | RQ102140 | OCC_198 | sldcrs_sd | BR/BSR/ MSC/M SR | 125 MVAR BUS REACTOR NO 1 AT 400KV RAMGARH(RS) | RRVPN L | D | Quarterly Maintenance | 24/Sep/2022 | 08:00 | 24/Sep/2022 | 18:00 | | PLANNED | Approved | 24-Sep-22 | 08:00 | 24-Sep-22 | 18:00 | |
| 527 | RQ102138 | OCC_198 | sldcrs_sd | BR/BSR/ MSC/M SR | 50 MVAR BUS REACTOR NO 1 AT 400KV DEEDWANA(MTS) | RRVPN L | D | For CSD commissioning(Control Switch device) Online Testing. | 22/Sep/2022 | 11:00 | 22/Sep/2022 | 14:00 | | PLANNED | Approved | 22-Sep-22 | 11:00 | 22-Sep-22 | 14:00 | |
| 528 | RQ102141 | OCC_198 | sldcrs_sd | BR/BSR/ MSC/M SR | 80 MVAR BUS REACTOR NO 1 AT 400 KV BABAI(RS) | RRVPN L | D | Quarterly Maintenance | 15/Sep/2022 | 08:00 | 15/Sep/2022 | 18:00 | | PLANNED | Approved | 15-Sep-22 | 08:00 | 15-Sep-22 | 18:00 | |
| 529 | RQ102144 | OCC_198 | sldcrs_sd | BR/BSR/ MSC/M SR | 50 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS) | RRVPN L | D | Maintenance work of bay equipments , isolators and testing work of bay equipments. | 08/Sep/2022 | 08:00 | 08/Sep/2022 | 18:00 | | PLANNED | Approved | 08-Sep-22 | 08:00 | 08-Sep-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|------------|--|------------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 530 | RQ102142 | OCC_198 | sldcrs_sd | BR/BSR/MSR | 125 MVAR BUS REACTOR NO 1 AT 400KV MERTA(RS) | RRVPL | D | QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS | 06/Sep/2022 | 08:00 | 06/Sep/2022 | 18:00 | | PLANNED | Approved | 06-Sep-22 | 08:00 | 06-Sep-22 | 18:00 | |
| 531 | RQ102143 | OCC_198 | sldcrs_sd | BR/BSR/MSR | 125 MVAR BUS REACTOR NO 1 AT 400KV PHAGI(RS) | RRVPL | D | HALF YEARLY MAINTENANCE WORK OF ASSOCITED BAY EQUIPMENTS | 02/Sep/2022 | 08:00 | 02/Sep/2022 | 18:00 | | PLANNED | Approved | 02-Sep-22 | 08:00 | 02-Sep-22 | 18:00 | |
| 532 | RQ102512 | OCC_198 | cpcc1_sd | BR/BSR/MSR | 125 MVAR BUS REACTOR NO 1 AT 400KV KOTESWAR(T H) | POWER GRID | D | AMP WORK | 28/Sep/2022 | 08:00 | 28/Sep/2022 | 18:00 | | PLANNED | Approved | 28-Sep-22 | 08:00 | 28-Sep-22 | 18:00 | |
| 533 | RQ102510 | OCC_198 | cpcc1_sd | BR/BSR/MSR | 125 MVAR BUS REACTOR NO 1 AT 400 KV MEERUT(PG) | POWER GRID | D | AMP WORK | 27/Sep/2022 | 08:00 | 27/Sep/2022 | 18:00 | | PLANNED | Approved | 27-Sep-22 | 08:00 | 27-Sep-22 | 18:00 | |
| 534 | RQ102503 | OCC_198 | cpcc1_sd | BR/BSR/MSR | 125 MVAR BUS REACTOR NO 1 AT 400KV KURUKSHETRA(PG) | POWER GRID | D | AMP WORK | 27/Sep/2022 | 08:00 | 27/Sep/2022 | 18:00 | | PLANNED | Approved | 27-Sep-22 | 08:00 | 27-Sep-22 | 18:00 | |
| 535 | RQ102502 | OCC_198 | cpcc1_sd | BR/BSR/MSR | 50 MVAR BUS REACTOR NO 1 AT 400KV HISSAR(PG) | POWER GRID | D | AMP WORK | 15/Sep/2022 | 08:00 | 15/Sep/2022 | 18:00 | | PLANNED | Approved | 15-Sep-22 | 08:00 | 15-Sep-22 | 18:00 | |
| 536 | RQ102513 | OCC_198 | cpcc1_sd | BR/BSR/MSR | 125 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS) | POWER GRID | C | For Filtration of Oil of Bus Reactor due to DGA Violation at Ratangarh Substation | 15/Sep/2022 | 08:00 | 17/Sep/2022 | 18:00 | | PLANNED | Approved | 15-Sep-22 | 08:00 | 17-Sep-22 | 18:00 | |
| 537 | RQ102498 | OCC_198 | cpcc1_sd | BR/BSR/MSR | 125 MVAR BUS REACTOR NO 1 AT 400KV JIND(PG) | POWER GRID | D | AMP WORK | 13/Sep/2022 | 08:00 | 13/Sep/2022 | 18:00 | | PLANNED | Approved | 13-Sep-22 | 08:00 | 13-Sep-22 | 18:00 | |
| 538 | RQ102497 | OCC_198 | cpcc1_sd | BR/BSR/MSR | 125 MVAR BUS REACTOR NO 2 AT 400KV AJMER(PG) | POWER GRID | D | AMP WORK | 10/Sep/2022 | 08:00 | 10/Sep/2022 | 18:00 | | PLANNED | Approved | 10-Sep-22 | 08:00 | 10-Sep-22 | 18:00 | |
| 539 | RQ102571 | OCC_198 | cpcc1_sd | BR/BSR/MSR | 50 MVAR BUS REACTOR NO 1 AT 400KV MANDOLA(PG) | POWER GRID | D | AMP WORK | 09/Sep/2022 | 08:00 | 09/Sep/2022 | 18:00 | | PLANNED | Approved | 09-Sep-22 | 08:00 | 09-Sep-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|------------|---|------------|---|--|-------------|-------|-------------|-------|-------------------------------------|---------|----------|-----------|-------|-----------|-------|--|
| 540 | RQ102666 | OCC_198 | cpcc1_sd | BR/BSR/MSR | 125 MVAR BUS REACTOR NO 1 AT 400KV CHITTORGAR H(PG) | POWER GRID | D | AMP WORK | 09/Sep/2022 | 08:00 | 10/Sep/2022 | 18:00 | | PLANNED | Approved | 09-Sep-22 | 08:00 | 10-Sep-22 | 18:00 | |
| 541 | RQ102485 | OCC_198 | cpcc2_sd | BR/BSR/MSR | 80 MVAR BUS REACTOR NO 1 AT 400KV FATEHABAD(PG) | POWER GRID | D | For AMP work | 06/Sep/2022 | 08:00 | 06/Sep/2022 | 18:00 | Kindly Approve | PLANNED | Approved | 06-Sep-22 | 08:00 | 06-Sep-22 | 18:00 | |
| 542 | RQ102501 | OCC_198 | cpcc1_sd | BR/BSR/MSR | 125 MVAR BUS REACTOR NO 2 AT 400KV MANESAR(PG) | POWER GRID | D | TESTING VALIDATION OF OPERATION FROM RTAMC AND LOCAL SCADA AFTER SCADA UPGRADATION WORK ALONG WITH WTI OTI LOGIC IMPLEMENTATION WORK | 02/Sep/2022 | 12:00 | 02/Sep/2022 | 15:00 | | PLANNED | Approved | 02-Sep-22 | 12:00 | 02-Sep-22 | 15:00 | |
| 543 | RQ102500 | OCC_198 | cpcc1_sd | BR/BSR/MSR | 125 MVAR BUS REACTOR NO 1 AT 400KV MANESAR(PG) | POWER GRID | D | TESTING VALIDATION OF OPERATION FROM RTAMC AND LOCAL SCADA AFTER SCADA UPGRADATION WORK ALONG WITH WTI OTI LOGIC IMPLEMENTATION WORK | 01/Sep/2022 | 12:00 | 01/Sep/2022 | 15:00 | | PLANNED | Approved | 01-Sep-22 | 12:00 | 01-Sep-22 | 15:00 | |
| 544 | RQ102520 | OCC_198 | cpcc1_sd | BR/BSR/MSR | 125 MVAR BUS REACTOR NO 1 AT 400KV MEERUT(PG) | POWER GRID | D | AMP WORK | 01/Sep/2022 | 08:00 | 01/Sep/2022 | 18:00 | Kindly Approve for dated 28.06.2022 | PLANNED | Approved | 01-Sep-22 | 08:00 | 01-Sep-22 | 18:00 | |
| 545 | RQ102519 | OCC_198 | cpcc1_sd | BR/BSR/MSR | 125 MVAR BUS REACTOR NO 1 AT 400KV MEERUT(PG) | POWER GRID | D | AMP WORK | 01/Sep/2022 | 08:00 | 01/Sep/2022 | 18:00 | Kindly Approve for dated 28.06.2022 | PLANNED | Approved | 01-Sep-22 | 08:00 | 01-Sep-22 | 18:00 | |
| 546 | RQ102668 | OCC_198 | cpcc1_sd | BR/BSR/MSR | 125 MVAR BUS REACTOR NO 1 AT 400KV FATEHGARH_I(PG) | | D | AMP WORK | 22/Sep/2022 | 17:00 | 22/Sep/2022 | 23:00 | | PLANNED | Approved | 22-Sep-22 | 17:00 | 22-Sep-22 | 23:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|------------|---|------------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 547 | RQ101939 | OCC_198 | stuup_sd | BR/BSR/MSR | 125 MVAR BUS REACTOR NO 1 AT 400 KV BASTI(UP) | UPPTCL | D | For annual maintenance & testing work. | 22/Sep/2022 | 09:00 | 22/Sep/2022 | 14:00 | | PLANNED | Approved | 22-Sep-22 | 09:00 | 22-Sep-22 | 14:00 | |
| 548 | RQ101938 | OCC_198 | stuup_sd | BR/BSR/MSR | 125 MVAR BUS REACTOR NO 1 AT 400KV SARNATH(UP) | UPPTCL | D | For testing of event logger alarm and event status of aforesaid Reactor | 13/Sep/2022 | 10:00 | 13/Sep/2022 | 13:00 | There is no power flow through this Reactor during this shut down | PLANNED | Approved | 13-Sep-22 | 10:00 | 13-Sep-22 | 13:00 | |
| 549 | RQ102147 | OCC_198 | stuup_sd | BR/BSR/MSR | 80 MVAR BUS REACTOR NO 1 AT 400KV SULTANPUR(UP) | UPPTCL | C | For erection of jack bus for additional 315MVA ICT | 11/Sep/2022 | 10:00 | 14/Sep/2022 | 18:00 | | PLANNED | Approved | 11-Sep-22 | 10:00 | 14-Sep-22 | 18:00 | |
| 550 | RQ102213 | OCC_198 | stuup_sd | BR/BSR/MSR | 80 MVAR BUS REACTOR NO 1 AT 400 KV HARDUAGANJ (UP) | UPPTCL | D | For maintenance work | 06/Sep/2022 | 08:00 | 06/Sep/2022 | 18:00 | For preventive maintenance & checking alignment of line side isolator. | PLANNED | Approved | 06-Sep-22 | 08:00 | 06-Sep-22 | 18:00 | |
| 551 | RQ102151 | OCC_198 | stuup_sd | BR/BSR/MSR | 80 MVAR BUS REACTOR NO 1 AT 400KV AGRA SOUTH(UP) | UPPTCL | C | For replacement of 400KV GIS EDS (Earth and Disconnecter Switch) Mechanism in Supervision of NHVS (China) Engineer | 05/Sep/2022 | 09:00 | 11/Sep/2022 | 18:00 | | PLANNED | Approved | 05-Sep-22 | 09:00 | 11-Sep-22 | 18:00 | |
| 552 | RQ102137 | OCC_198 | sldcrs_sd | BR/BSR/MSR | 63 MVAR BUS REACTOR NO 1 AT 400 KV KAWAI SCTPS(APR) | RRVPL,APRL | C | Annual maintenance and testing of bus reactor#1 & Bay equipments. | 22/Sep/2022 | 08:00 | 26/Sep/2022 | 18:00 | | PLANNED | Approved | 22-Sep-22 | 08:00 | 26-Sep-22 | 18:00 | |
| 553 | RQ102506 | OCC_198 | cpcc1_sd | BR/BSR/MSR | 125 MVAR BUS REACTOR NO 1 AT 400 KV KHETRI (PKTSL) | PKTSL | D | AMP WORK | 02/Sep/2022 | 08:00 | 03/Sep/2022 | 18:00 | | PLANNED | Approved | 02-Sep-22 | 08:00 | 03-Sep-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|-----|--|------------|---|-------------------------------------|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 554 | RQ102016 | OCC_198 | sldcdv_sd | BAY | 410 MAIN BAY - 400/220 KV 315 MVA ICT 4 AT BAMNOLI(DV) AND 400KV BUS 1 AT BAMNOLI(DV) | DTL | D | Tan delta testing of CB as per PMS. | 30/Sep/2022 | 12:00 | 30/Sep/2022 | 17:00 | | PLANNED | Approved | 30-Sep-22 | 12:00 | 30-Sep-22 | 17:00 | |
| 555 | RQ102711 | OCC_198 | cpcc1_sd | BAY | 40552A MAIN BAY - 400 KV CHITTORGAR H(RS)-CHITTORGAR H(PG) (PG) CKT-1 AT CHITTORGA RH(RS) | POWER GRID | D | AMP WORK | 30/Sep/2022 | 08:00 | 30/Sep/2022 | 18:00 | | PLANNED | Approved | 30-Sep-22 | 08:00 | 30-Sep-22 | 18:00 | |
| 556 | RQ102710 | OCC_198 | cpcc1_sd | BAY | 40252A MAIN BAY - 400 KV CHITTORGAR H(RS)-KANKROLI(PG) (PG) CKT-1 AT CHITTORGA RH(RS) | POWER GRID | D | AMP WORK | 29/Sep/2022 | 08:00 | 29/Sep/2022 | 18:00 | | PLANNED | Approved | 29-Sep-22 | 08:00 | 29-Sep-22 | 18:00 | |
| 557 | RQ102608 | OCC_198 | cpcc1_sd | BAY | 423 TIE BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV BHADLA_2 (PG) (POWERGRID) AND FUTURE AT 400 KV BHADLA_2 (PG) (POWERGRID) | POWER GRID | D | AMP WORK | 28/Sep/2022 | 16:00 | 28/Sep/2022 | 23:00 | | PLANNED | Approved | 28-Sep-22 | 16:00 | 28-Sep-22 | 23:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-----|--|------------|---|------------------|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 558 | RQ102709 | OCC_198 | cpcc1_sd | BAY | 40552T TIE BAY - 400 KV CHITTORGAR H(RS)-CHITTORGAR H(PG) (PG) CKT-1 AND 400/220 KV 315 MVA ICT 2 AT CHITTORGAR H(RS) AT 400 KV CHITTORGAR H(RS) | POWER GRID | D | AMP WORK | 28/Sep/2022 | 08:00 | 28/Sep/2022 | 18:00 | | PLANNED | Approved | 28-Sep-22 | 08:00 | 28-Sep-22 | 18:00 | |
| 559 | RQ102738 | OCC_198 | bbmb_sd | BAY | X6-CB MAIN BAY - 400/220 KV 450 MVA ICT 1 AT PANIPAT(BB) AND 400KV BUS 1 AT PANIPAT(BB) AT 400 KV PANIPAT(BB) | POWER GRID | D | Half yearly Mtc. | 28/Sep/2022 | 08:00 | 28/Sep/2022 | 18:00 | | PLANNED | Approved | 28-Sep-22 | 08:00 | 28-Sep-22 | 18:00 | |
| 560 | RQ102609 | OCC_198 | cpcc1_sd | BAY | 422 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV BHADLA_2 (PG) (POWERGRID) | POWER GRID | D | FOR AMP WORK | 27/Sep/2022 | 16:00 | 27/Sep/2022 | 23:00 | | PLANNED | Approved | 27-Sep-22 | 16:00 | 27-Sep-22 | 23:00 | |
| 561 | RQ102661 | OCC_198 | cpcc1_sd | BAY | 428 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV KURUKSHETRA(PG) | POWER GRID | D | FOR AMP WORK | 27/Sep/2022 | 08:00 | 27/Sep/2022 | 18:00 | | PLANNED | Approved | 27-Sep-22 | 08:00 | 27-Sep-22 | 18:00 | |
| 562 | RQ102708 | OCC_198 | cpcc1_sd | BAY | 40652T TIE BAY - 400 KV CHITTORGAR H(RS)-CHITTORGAR H(PG) (PG) CKT-2 AND FUTURE AT 400 KV CHITTORGAR H(RS) | POWER GRID | D | AMP WORK | 27/Sep/2022 | 08:00 | 27/Sep/2022 | 18:00 | | PLANNED | Approved | 27-Sep-22 | 08:00 | 27-Sep-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-----|---|------------|---|------------------|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 563 | RQ102740 | OCC_198 | bbmb_sd | BAY | X5-CB MAIN BAY - 400/220 KV 450 MVA ICT 1 AT PANIPAT(BB) AND 400KV BUS 2 AT PANIPAT(BB) AT 400 KV PANIPAT(BB) | POWER GRID | D | Half yearly Mtc. | 27/Sep/2022 | 08:00 | 27/Sep/2022 | 18:00 | | PLANNED | Approved | 27-Sep-22 | 08:00 | 27-Sep-22 | 18:00 | |
| 564 | RQ102611 | OCC_198 | cpcc1_sd | BAY | 421 MAIN BAY - 400 KV BHADLA_2 - BHADLA (PG) CKT-2 (POWERGRID) | POWER GRID | D | AMP WORK | 26/Sep/2022 | 16:00 | 26/Sep/2022 | 23:00 | | PLANNED | Approved | 26-Sep-22 | 16:00 | 26-Sep-22 | 23:00 | |
| 565 | RQ102660 | OCC_198 | cpcc1_sd | BAY | 427 TIE BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV KURUKSHETRA(PG) AND 400KV ABDULLAPUR-KURUKSHETRA (PG) CKT-2 | POWER GRID | D | AMP WORK | 26/Sep/2022 | 08:00 | 26/Sep/2022 | 18:00 | | PLANNED | Approved | 26-Sep-22 | 08:00 | 26-Sep-22 | 18:00 | |
| 566 | RQ102706 | OCC_198 | cpcc1_sd | BAY | 40252T TIE BAY - 400 KV BHILWARA-CHITTORGAR H (RS) CKT-2 AND 400 KV CHITTORGAR H(RS)-KANKROLI(PG) (PG) CKT-1 AT 400 KV CHITTORGAR H(RS) | POWER GRID | D | AMP WORK | 26/Sep/2022 | 08:00 | 26/Sep/2022 | 18:00 | | PLANNED | Approved | 26-Sep-22 | 08:00 | 26-Sep-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-----|--|------------|---|--------------|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 567 | RQ102610 | OCC_198 | cpcc1_sd | BAY | 420 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG) (POWERGRID) AND 400 KV BHADLA_2 - BHADLA (PG) CKT-2 AT 400 KV BHADLA_2 (PG) (POWERGRID) | POWER GRID | D | AMP WORK | 25/Sep/2022 | 16:00 | 25/Sep/2022 | 23:00 | | PLANNED | Approved | 25-Sep-22 | 16:00 | 25-Sep-22 | 23:00 | |
| 568 | RQ102606 | OCC_198 | cpcc1_sd | BAY | 419 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG) (POWERGRID) | POWER GRID | D | AMP WORK | 24/Sep/2022 | 16:00 | 24/Sep/2022 | 23:00 | | PLANNED | Approved | 24-Sep-22 | 16:00 | 24-Sep-22 | 23:00 | |
| 569 | RQ102712 | OCC_198 | cpcc1_sd | BAY | 40652A MAIN BAY - 400 KV CHITTORGAR H(RS)-CHITTORGAR H(PG) (PG) CKT-2 AT CHITTORGAR H(RS) | POWER GRID | D | AMP WORK | 24/Sep/2022 | 08:00 | 24/Sep/2022 | 18:00 | | PLANNED | Approved | 24-Sep-22 | 08:00 | 24-Sep-22 | 18:00 | |
| 570 | RQ102605 | OCC_198 | cpcc1_sd | BAY | 418 MAIN BAY - 400 KV BHADLA_2 - BHADLA (PG) CKT-1 (POWERGRID) | POWER GRID | D | FOR AMP WORK | 23/Sep/2022 | 16:00 | 23/Sep/2022 | 23:00 | | PLANNED | Approved | 23-Sep-22 | 16:00 | 23-Sep-22 | 23:00 | |
| 571 | RQ102195 | OCC_198 | cpcc3_sd | BAY | W1BS1 BUS SECTIONALIZER BAY - 400KV AGRA(PG) - BUS 3 AND 400KV AGRA(PG) - BUS 5 AT AGRA(PG) | POWER GRID | D | AMP WORKS | 23/Sep/2022 | 09:00 | 23/Sep/2022 | 18:00 | 400KV BUS 1A & BUS 1C SECTIONALIZER (W1.WCC.Q 2) 428 at Agra | PLANNED | Approved | 23-Sep-22 | 09:00 | 23-Sep-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-----|--|------------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 572 | RQ102714 | OCC_198 | cpcc1_sd | BAY | 40152A MAIN BAY - 400 KV RAPS_C(NP)-CHITTORGAR H(RS) (PG) CKT-1 AT RAPS_C(NP) | POWER GRID | D | FOR AMP WORK | 23/Sep/2022 | 08:00 | 23/Sep/2022 | 18:00 | | PLANNED | Approved | 23-Sep-22 | 08:00 | 23-Sep-22 | 18:00 | |
| 573 | RQ102742 | OCC_198 | bbmb_sd | BAY | X4-CB MAIN BAY - 400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-1 AT 400KV PANIPAT(BB) | POWER GRID | D | Half yearly Mtc. | 23/Sep/2022 | 08:00 | 23/Sep/2022 | 18:00 | | PLANNED | Approved | 23-Sep-22 | 08:00 | 23-Sep-22 | 18:00 | |
| 574 | RQ102637 | OCC_198 | cpcc1_sd | BAY | 414 TIE BAY - 400KV NEEMRANA-SIKAR (PG) CKT-2 AND 400/220KV 315 MVA ICT 2 AT SIKAR(PG) | POWER GRID | C | Overhauling of 414 Bay Breaker at Sikar SS | 23/Sep/2022 | 08:00 | 26/Sep/2022 | 18:00 | | PLANNED | Approved | 23-Sep-22 | 08:00 | 26-Sep-22 | 18:00 | |
| 575 | RQ102604 | OCC_198 | cpcc1_sd | BAY | 417 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG) (POWERGRID) AND 400 KV BHADLA_2 - BHADLA (PG) CKT-1 AT 400 KV BHADLA_2 (PG) (POWERGRID) | POWER GRID | D | AMP WORK | 22/Sep/2022 | 16:00 | 22/Sep/2022 | 23:00 | | PLANNED | Approved | 22-Sep-22 | 16:00 | 22-Sep-22 | 23:00 | |
| 576 | RQ102713 | OCC_198 | cpcc1_sd | BAY | 40152T TIE BAY - 400 KV RAPS_C(NP)-CHITTORGAR H(RS) (PG) CKT-1 AND 400 KV BHILWARA-CHITTORGAR H (RS) CKT-1 AT 400 KV CHITTORGAR H(RS) | POWER GRID | D | AMP WORK | 22/Sep/2022 | 08:00 | 22/Sep/2022 | 18:00 | | PLANNED | Approved | 22-Sep-22 | 08:00 | 22-Sep-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-----|---|------------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 577 | RQ102739 | OCC_198 | bbmb_sd | BAY | X3-CB TIE BAY - 400/220 KV 450 MVA ICT 2 AT PANIPAT(BB) AND 400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-1 AT 400 KV PANIPAT(BB) | POWER GRID | D | Half yearly Mtc. | 22/Sep/2022 | 08:00 | 22/Sep/2022 | 18:00 | | PLANNED | Approved | 22-Sep-22 | 08:00 | 22-Sep-22 | 18:00 | |
| 578 | RQ102607 | OCC_198 | cpcc1_sd | BAY | 416 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG) (POWERGRID) | POWER GRID | D | AMP WORK | 21/Sep/2022 | 16:00 | 21/Sep/2022 | 23:00 | | PLANNED | Approved | 21-Sep-22 | 16:00 | 21-Sep-22 | 23:00 | |
| 579 | RQ102636 | OCC_198 | cpcc1_sd | BAY | 413 MAIN BAY - 400KV NEEMRANA-SIKAR (PG) CKT-2 AT SIKAR(PG) | POWER GRID | C | Overhauling of 413 Bay Breaker at Sikar SS | 19/Sep/2022 | 08:00 | 22/Sep/2022 | 18:00 | | PLANNED | Approved | 19-Sep-22 | 08:00 | 22-Sep-22 | 18:00 | |
| 580 | RQ102640 | OCC_198 | cpcc1_sd | BAY | 425 MAIN BAY - 400KV BALLABHGAR H-MAHARANIBAGH (PG) CKT-1 AT BALLABHGAR H(PG) | POWER GRID | C | For internal inspection of interrupter chamber of CB | 19/Sep/2022 | 08:00 | 22/Sep/2022 | 18:00 | | PLANNED | Approved | 19-Sep-22 | 08:00 | 22-Sep-22 | 18:00 | |
| 581 | RQ102582 | OCC_198 | cpcc1_sd | BAY | 424 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT BIKANER(PG) (POWERGRID) | POWER GRID | D | CT OIL SAMPLING WORK | 14/Sep/2022 | 18:00 | 14/Sep/2022 | 20:00 | | PLANNED | Approved | 14-Sep-22 | 18:00 | 14-Sep-22 | 20:00 | |
| 582 | RQ102584 | OCC_198 | cpcc1_sd | BAY | 421 MAIN BAY - 400/220 KV 500 MVA ICT 1 AT BIKANER(PG) (POWERGRID) AT 400 KV BIKANER(PG) | POWER GRID | D | CT OIL SAMPLING WORK | 14/Sep/2022 | 12:00 | 14/Sep/2022 | 14:00 | | PLANNED | Approved | 14-Sep-22 | 12:00 | 14-Sep-22 | 14:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-----|--|------------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 583 | RQ102583 | OCC_198 | cpcc1_sd | BAY | 420 TIE BAY - 400/220 KV 500 MVA ICT 1 AT BIKANER(PG) (POWERGRID) AND FUTURE AT 400 KV BIKANER(PG) (POWERGRID) | POWER GRID | D | CT OIL SAMPLING WORK | 14/Sep/2022 | 09:00 | 14/Sep/2022 | 11:00 | | PLANNED | Approved | 14-Sep-22 | 09:00 | 14-Sep-22 | 11:00 | |
| 584 | RQ102635 | OCC_198 | cpcc1_sd | BAY | 418 MAIN BAY - 400/220KV 315 MVA ICT 1 AT SIKAR(PG) | POWER GRID | C | Overhauling of 418 Bay Breaker at Sikar SS | 14/Sep/2022 | 08:00 | 17/Sep/2022 | 18:00 | | PLANNED | Approved | 14-Sep-22 | 08:00 | 17-Sep-22 | 18:00 | |
| 585 | RQ102623 | OCC_198 | cpcc1_sd | BAY | 403 MAIN BAY - 400/220 KV 500 MVA ICT 4 AT BHADLA(PG) (POWERGRID) | POWER GRID | D | AMP WORK | 12/Sep/2022 | 08:00 | 12/Sep/2022 | 18:00 | | PLANNED | Approved | 12-Sep-22 | 08:00 | 12-Sep-22 | 18:00 | |
| 586 | RQ102639 | OCC_198 | cpcc1_sd | BAY | 414 TIE BAY - 400KV AGRA-BALLABHGAR H (PG) CKT-1 AND 400KV BALLABHGAR H-GURGAON (PG) CKT-1 AT BALLABHGAR H(PG) | POWER GRID | C | For ALSTOM CB Overhauling work. | 12/Sep/2022 | 08:00 | 16/Sep/2022 | 18:00 | | PLANNED | Approved | 12-Sep-22 | 08:00 | 16-Sep-22 | 18:00 | |
| 587 | RQ102587 | OCC_198 | cpcc1_sd | BAY | 415 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV BHIWADI(PG) | POWER GRID | C | Overhauling of 400 kV CB - 415-52 | 12/Sep/2022 | 08:00 | 19/Sep/2022 | 18:00 | | PLANNED | Approved | 12-Sep-22 | 08:00 | 19-Sep-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-----|--|------------|---|--|-------------|-------|-------------|-------|-------------------------------------|---------|----------|-----------|-------|-----------|-------|--|
| 588 | RQ102654 | OCC_198 | cpcc1_sd | BAY | 40910 MAIN BAY - 400 KV MEERUT(PG)-MUZAFFARN AGAR(UP) (PG) CKT-1 (POWERGRID) AND FUTURE AT 400 KV MEERUT(PG) (POWERGRID) | POWER GRID | C | For testing and Fine Tuning of CSD | 11/Sep/2022 | 08:00 | 13/Sep/2022 | 18:00 | | PLANNED | Approved | 11-Sep-22 | 08:00 | 13-Sep-22 | 18:00 | |
| 589 | RQ102199 | OCC_198 | cpcc3_sd | BAY | W1.W22.Q3 MAIN BAY - 400 KV AGRA(PG)-FILTER BANK-2 (POWERGRID) | POWER GRID | D | AMP WORKS | 08/Sep/2022 | 10:00 | 08/Sep/2022 | 18:00 | | PLANNED | Approved | 08-Sep-22 | 10:00 | 08-Sep-22 | 18:00 | |
| 590 | RQ102598 | OCC_198 | cpcc1_sd | BAY | 493 MAIN BAY - 400 KV HAPUR-MURADNAGAR_1 (UP) CKT-1 AT HAPUR | POWER GRID | D | AMP WORK | 08/Sep/2022 | 08:00 | 08/Sep/2022 | 18:00 | | PLANNED | Approved | 08-Sep-22 | 08:00 | 08-Sep-22 | 18:00 | |
| 591 | RQ102718 | OCC_198 | cpcc1_sd | BAY | 433 MAIN BAY - 400KV BHIWANI-HISSAR (PG) CKT-2 AT BHIWANI(PG) | POWER GRID | C | Circuit Breaker Overhauling work | 08/Sep/2022 | 08:00 | 14/Sep/2022 | 18:00 | 433 AC Filter II Main Bay @ Bhiwadi | PLANNED | Approved | 08-Sep-22 | 08:00 | 14-Sep-22 | 18:00 | |
| 592 | RQ102653 | OCC_198 | cpcc1_sd | BAY | 409 MAIN BAY - 400KV BUS 2 AT MEERUT(PG) (POWERGRID) AT 400 KV MEERUT(PG) | POWER GRID | C | For testing and Fine Tuning of CSD | 08/Sep/2022 | 08:00 | 10/Sep/2022 | 18:00 | | PLANNED | Approved | 08-Sep-22 | 08:00 | 10-Sep-22 | 18:00 | |
| 593 | RQ102634 | OCC_198 | cpcc1_sd | BAY | 417 TIE BAY - 400KV SIKAR(PG)-BABA(RS) (PG) CKT-1 AND 400/220KV 315 MVA ICT 1 AT SIKAR(PG) | POWER GRID | C | Overhauling of 417 Bay Breaker at Sikar SS | 07/Sep/2022 | 08:00 | 10/Sep/2022 | 18:00 | | PLANNED | Approved | 07-Sep-22 | 08:00 | 10-Sep-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-----|--|------------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 594 | RQ102596 | OCC_198 | cpcc1_sd | BAY | 427 MAIN BAY - 400KV MEERUT(PG)-MANDOLA(PG) (PL) CKT-4 AT MANDOLA(PG) | POWER GRID | C | ABB BREAKER OVERHAULLING | 06/Sep/2022 | 08:00 | 10/Sep/2022 | 18:00 | | PLANNED | Approved | 06-Sep-22 | 08:00 | 10-Sep-22 | 18:00 | |
| 595 | RQ102197 | OCC_198 | cpcc3_sd | BAY | W1.W22.Q2 TIE BAY - 400 KV AGRA(PG)-FILTER BANK-2 (POWERGRID) AND 400 KV AGRA(PG)-FILTER BANK-5 AT 400 KV AGRA(PG) (POWERGRID) | POWER GRID | D | AMP WORKS | 05/Sep/2022 | 10:00 | 05/Sep/2022 | 18:00 | | PLANNED | Approved | 05-Sep-22 | 10:00 | 05-Sep-22 | 18:00 | |
| 596 | RQ102586 | OCC_198 | cpcc1_sd | BAY | 413 MAIN BAY - 400KV BHIWADI-HISSAR (PG) CKT-1 AT BHIWADI(PG) | POWER GRID | C | Overhauling of 400 kV CB - 413-52 | 04/Sep/2022 | 08:00 | 11/Sep/2022 | 18:00 | | PLANNED | Approved | 04-Sep-22 | 08:00 | 11-Sep-22 | 18:00 | |
| 597 | RQ102656 | OCC_198 | cpcc1_sd | BAY | 41112 TIE BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV MEERUT(PG) (POWERGRID) AND 400/220 KV 315 MVA ICT 1 AT MEERUT(PG) AT 400 KV MEERUT(PG) (POWERGRID) | POWER GRID | C | For testing and Fine Tuning of CSD | 04/Sep/2022 | 08:00 | 06/Sep/2022 | 18:00 | | PLANNED | Approved | 04-Sep-22 | 08:00 | 06-Sep-22 | 18:00 | |
| 598 | RQ102613 | OCC_198 | cpcc1_sd | BAY | 404 BUS COUPLER BAY - 400KV BUS 1 AT MANESAR(PG) AND 400KV BUS 2 AT MANESAR(PG) | POWER GRID | D | TESTING VALIDATION OF OPERATION FROM RTAMC AND LOCAL SCADA AFTER SCADA UPGRADATION WORK | 03/Sep/2022 | 16:00 | 03/Sep/2022 | 20:00 | | PLANNED | Approved | 03-Sep-22 | 16:00 | 03-Sep-22 | 20:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-----|--|------------|---|--|-------------|-------|-------------|-------|---|---------|----------|-----------|-------|-----------|-------|--|
| 599 | RQ102632 | OCC_198 | cpcc1_sd | BAY | 423 TIE BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1 AND FUTURE AT 400 KV AJMER(RS) | POWER GRID | D | FOR AMP WORK | 03/Sep/2022 | 08:00 | 03/Sep/2022 | 18:00 | Kindly approve for dt 27.08.22 due to erroe in previous OCC | PLANNED | Approved | 03-Sep-22 | 08:00 | 03-Sep-22 | 18:00 | |
| 600 | RQ102614 | OCC_198 | cpcc1_sd | BAY | 421 MAIN BAY - 400 KV BHIWADI(PG)-FILTER BANK-ACF1 (POWERGRID) | POWER GRID | D | Control Signal Validation from from Local SCADA and NTAMC/RTMAC from newly commissioned Schneider SAS system | 02/Sep/2022 | 15:00 | 02/Sep/2022 | 16:00 | Kindly approve for dt 22.08.22 due to erroe in previous OCC | PLANNED | Approved | 02-Sep-22 | 15:00 | 02-Sep-22 | 16:00 | |
| 601 | RQ102612 | OCC_198 | cpcc1_sd | BAY | 420 TIE BAY - 400 KV BHIWADI-NEEMRANA (PG) CKT-2 (POWERGRID) AND 400 KV BHIWADI(PG)-FILTER BANK-ACF1 AT 400 KV BHIWADI(PG) (POWERGRID) | POWER GRID | D | Control Signal Validation from from Local SCADA and NTAMC/RTMAC from newly commissioned Schneider SAS system | 02/Sep/2022 | 13:00 | 02/Sep/2022 | 14:00 | Kindly approve for dt 22.08.22 due to erroe in previous OCC | PLANNED | Approved | 02-Sep-22 | 13:00 | 02-Sep-22 | 14:00 | |
| 602 | RQ102603 | OCC_198 | cpcc1_sd | BAY | 417 TIE BAY - 400KV BHIWADI-NEEMRANA (PG) CKT-2 AND 400/220KV 315 MVA ICT 2 AT NEEMRANA(PG) | POWER GRID | D | Control Signal Validation from from Local SCADA and NTAMC/RTMAC from newly commissioned Schneider SAS system | 02/Sep/2022 | 10:00 | 02/Sep/2022 | 11:00 | 417 - Bhiwadi - Neemrana-I Tie Bay AT bHIWADI | PLANNED | Approved | 02-Sep-22 | 10:00 | 02-Sep-22 | 11:00 | |
| 603 | RQ102631 | OCC_198 | cpcc1_sd | BAY | 419 MAIN BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2 AT AJMER(RS) | POWER GRID | D | FOR AMP WORK | 02/Sep/2022 | 08:00 | 02/Sep/2022 | 18:00 | Kindly approve for dt 26.08.22 due to erroe in previous OCC | PLANNED | Approved | 02-Sep-22 | 08:00 | 02-Sep-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-----|--|------------|---|--|-------------|-------|-------------|-------|---|---------|----------|-----------|-------|-----------|-------|--|
| 604 | RQ102602 | OCC_198 | cpcc1_sd | BAY | 416 MAIN BAY - 400KV BHIWADI-NEEMRANA (PG) CKT-1 AT BHIWADI(PG) | POWER GRID | D | Control Signal Validation from from Local SCADA and NTAMC/RTMAC from newly commissioned Schneider SAS system | 02/Sep/2022 | 08:00 | 02/Sep/2022 | 09:00 | Kindly approve for dt 20.08.22 due to erroe in previous OCC | PLANNED | Approved | 02-Sep-22 | 08:00 | 02-Sep-22 | 09:00 | |
| 605 | RQ102720 | OCC_198 | cpcc1_sd | BAY | 423 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_I I(PG) (POWERGRID) AND FUTURE AT 400 KV FATEHGARH_I I(PG) (POWERGRID) | POWER GRID | D | For Erection and construction of 400 kV Fatehgarh-3 line | 01/Sep/2022 | 17:00 | 05/Sep/2022 | 23:00 | | PLANNED | Approved | 01-Sep-22 | 17:00 | 05-Sep-22 | 23:00 | |
| 606 | RQ102719 | OCC_198 | cpcc1_sd | BAY | 429 TIE BAY - 400/220 KV 500 MVA ICT 4 AT FATEHGARH_I I(PG) (POWERGRID) AND FUTURE AT 400 KV FATEHGARH_I I(PG) (POWERGRID) | POWER GRID | D | 430 half dia circuit breaker , CT erection and testing works under STATCOM construction | 01/Sep/2022 | 17:00 | 08/Sep/2022 | 23:00 | | PLANNED | Approved | 01-Sep-22 | 17:00 | 08-Sep-22 | 23:00 | |
| 607 | RQ102594 | OCC_198 | cpcc1_sd | BAY | 432 TIE BAY - 400 KV BHIWADI-HISSAR (PG) CKT-3 (POWERGRID) AND 400 KV BHIWADI(PG)-FILTER BANK-ACF2 AT 400 KV BHIWADI(PG) (POWERGRID) | POWER GRID | D | Control Signal Validation from from Local SCADA and NTAMC/RTMAC from newly commissioned Schneider SAS system | 01/Sep/2022 | 15:00 | 01/Sep/2022 | 16:00 | Kindly approve for dt 21.08.22 due to erroe in previous OCC | PLANNED | Approved | 01-Sep-22 | 15:00 | 01-Sep-22 | 16:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-----|--|------------|---|--|-------------|-------|-------------|-------|---|---------|----------|-----------|-------|-----------|-------|--|
| 608 | RQ102600 | OCC_198 | cpcc1_sd | BAY | 430 MAIN BAY - 400 KV BHIWADI(PG)-FILTER BANK-ACF3 (POWERGRID) | POWER GRID | D | Control Signal Validation from from Local SCADA and NTAMC/RTMAC from newly commissioned Schneider SAS system | 01/Sep/2022 | 13:00 | 01/Sep/2022 | 14:00 | Kindly approve for dt 21.08.22 due to erroe in previous OCC | PLANNED | Approved | 01-Sep-22 | 13:00 | 01-Sep-22 | 14:00 | |
| 609 | RQ102597 | OCC_198 | cpcc1_sd | BAY | 431 MAIN BAY - 400 KV BHIWADI-HISSAR (PG) CKT-3 (POWERGRID) AT 400 KV BHIWADI(PG) | POWER GRID | D | Control Signal Validation from from Local SCADA and NTAMC/RTMAC from newly commissioned Schneider SAS system | 01/Sep/2022 | 12:00 | 01/Sep/2022 | 13:00 | Kindly approve for dt 21.08.22 due to erroe in previous OCC | PLANNED | Approved | 01-Sep-22 | 12:00 | 01-Sep-22 | 13:00 | |
| 610 | RQ102198 | OCC_198 | cpcc3_sd | BAY | W22Q1 MAIN BAY - 400 KV AGRA(PG)-FILTER BANK-5 (POWERGRID) | POWER GRID | D | AMP WORKS | 01/Sep/2022 | 10:00 | 01/Sep/2022 | 18:00 | | PLANNED | Approved | 01-Sep-22 | 10:00 | 01-Sep-22 | 18:00 | |
| 611 | RQ102581 | OCC_198 | cpcc1_sd | BAY | 404 BUS COUPLER BAY - 400KV BUS 1 AT MANESAR(PG) AND 400KV BUS 2 AT MANESAR(PG) | POWER GRID | D | FOR AMP WORK | 01/Sep/2022 | 08:00 | 01/Sep/2022 | 18:00 | Kindly approve for dt 22.08.22 due to erroe in previous OCC | PLANNED | Approved | 01-Sep-22 | 08:00 | 01-Sep-22 | 18:00 | |
| 612 | RQ102630 | OCC_198 | cpcc1_sd | BAY | 420 TIE BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2 AND FUTURE AT 400 KV AJMER(RS) | POWER GRID | D | FOR AMP WORK | 01/Sep/2022 | 08:00 | 01/Sep/2022 | 18:00 | Kindly approve for dt 25.08.22 due to erroe in previous OCC | PLANNED | Approved | 01-Sep-22 | 08:00 | 01-Sep-22 | 18:00 | |
| 613 | RQ102595 | OCC_198 | cpcc1_sd | BAY | 426 TIE BAY - 400KV MEERUT(PG)-MANDOLA(P G) (PL) CKT-4 AND FUTURE AT MANDOLA(P G) | POWER GRID | C | ABB BREAKER OVERHAULLING | 01/Sep/2022 | 08:00 | 05/Sep/2022 | 18:00 | | PLANNED | Approved | 01-Sep-22 | 08:00 | 05-Sep-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-----|--|------------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 614 | RQ102633 | OCC_198 | cpcc1_sd | BAY | 416 MAIN BAY - 400KV SIKAR(PG)-BABAI(RS) (PG) CKT-1 AT SIKAR(PG) | POWER GRID | C | Overhauling of 416 Bay Breaker at Sikar SS | 01/Sep/2022 | 08:00 | 04/Sep/2022 | 18:00 | | PLANNED | Approved | 01-Sep-22 | 08:00 | 04-Sep-22 | 18:00 | |
| 615 | RQ102717 | OCC_198 | cpcc1_sd | BAY | 428 MAIN BAY - 400 KV BHIWADI-HISSAR (PG) CKT-2 (POWERGRID) AT 400 KV BHIWADI(PG) | POWER GRID | C | Circuit Breaker Overhauling work | 01/Sep/2022 | 08:00 | 07/Sep/2022 | 18:00 | | PLANNED | Approved | 01-Sep-22 | 08:00 | 07-Sep-22 | 18:00 | |
| 616 | RQ102421 | OCC_198 | cpcc2_sd | BAY | 407 MAIN BAY - 400KV MOGA-HISSAR (PG) CKT-1 AT MOGA(PG) | POWER GRID | C | For Retrofitting of Bay CB by M/s Techno | 01/Sep/2022 | 08:00 | 10/Sep/2022 | 18:00 | Kindly Approve | PLANNED | Approved | 01-Sep-22 | 08:00 | 10-Sep-22 | 18:00 | |
| 617 | RQ102590 | OCC_198 | cpcc1_sd | BAY | 409 MAIN BAY - 400KV BUS 2 AT MEERUT(PG) (POWERGRID) AT 400 KV MEERUT(PG) | POWER GRID | C | For testing and Fine Tuning of CSD | 01/Sep/2022 | 08:00 | 03/Sep/2022 | 18:00 | Kindly approve for dt 29.08.22 TO 31.08.22due to erroe in previous OCC | PLANNED | Approved | 01-Sep-22 | 08:00 | 03-Sep-22 | 18:00 | |
| 618 | RQ102655 | OCC_198 | cpcc1_sd | BAY | 411 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV MEERUT(PG) (POWERGRID) AT 400 KV MEERUT(PG) | POWER GRID | C | For testing and Fine Tuning of CSD | 01/Sep/2022 | 08:00 | 03/Sep/2022 | 18:00 | | PLANNED | Approved | 01-Sep-22 | 08:00 | 03-Sep-22 | 18:00 | |
| 619 | RQ102204 | OCC_198 | stuup_sd | BAY | 405 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT GR.NOIDA_2(UPC) AND 400/220 KV 315 MVA ICT 2 AT GR.NOIDA_2(UPC) AT 400 KV GR.NOIDA_2(UPC) | UPPTCL | D | For annual maintenance & Testing work (There is no load interruption as load will be feed by Tie bay) | 28/Sep/2022 | 09:00 | 28/Sep/2022 | 15:00 | | PLANNED | Approved | 28-Sep-22 | 09:00 | 28-Sep-22 | 15:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|-----|---|--------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 620 | RQ102230 | OCC_198 | stuup_sd | BAY | 406 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT GR.NOIDA_2(UPC) | UPPTCL | D | For annual maintenance & Testing work (There is no load interruption as load will be feed by Tie bay) | 23/Sep/2022 | 09:00 | 23/Sep/2022 | 15:00 | | PLANNED | Approved | 23-Sep-22 | 09:00 | 23-Sep-22 | 15:00 | |
| 621 | RQ102165 | OCC_198 | stuup_sd | BAY | 412 MAIN BAY - 400KV HAPUR(UP)-MURADNAGAR_1(UP) (UNDEF) CKT-1 AT HAPUR(UP) | UPPTCL | D | For annual maintenance & Testing work (There is no load interruption as load will be feed by Tie bay) | 19/Sep/2022 | 09:00 | 19/Sep/2022 | 15:00 | | PLANNED | Approved | 19-Sep-22 | 09:00 | 19-Sep-22 | 15:00 | |
| 622 | RQ102371 | OCC_198 | stuup_sd | BAY | 403 BUS COUPLER BAY - 400KV BUS 1 AT BAREILLY(UP) AND 400KV BUS 2 AT BAREILLY(UP) | UPPTCL | D | preventive maintenance | 19/Sep/2022 | 08:30 | 19/Sep/2022 | 17:00 | | PLANNED | Approved | 19-Sep-22 | 08:30 | 19-Sep-22 | 17:00 | |
| 623 | RQ102163 | OCC_198 | stuup_sd | BAY | 418 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT HAPUR(UP) | UPPTCL | D | For annual maintenance & Testing work (There is no load interruption as load will be feed by Tie bay) | 14/Sep/2022 | 09:00 | 14/Sep/2022 | 15:00 | | PLANNED | Approved | 14-Sep-22 | 09:00 | 14-Sep-22 | 15:00 | |
| 624 | RQ102368 | OCC_198 | stuup_sd | BAY | 406 TRANSFER BUS BAY - 400KV BUS 3 AT SARNATH(UP) | UPPTCL | D | For testing of event logger alarm and event status of aforesaid bay | 13/Sep/2022 | 15:00 | 13/Sep/2022 | 18:00 | | PLANNED | Approved | 13-Sep-22 | 15:00 | 13-Sep-22 | 18:00 | |
| 625 | RQ102160 | OCC_198 | sldcrs_sd | BAY | 40552T TIE BAY - 400KV BASSI(PG)-PHAGI(RS) (PG) CKT-1 AND FUTURE AT PHAGI(RS) | RRVPNL | D | HALF YEARLY MAINTENANCE WORK OF ASSOCITED BAY EQUIPMENTS | 28/Sep/2022 | 08:00 | 28/Sep/2022 | 18:00 | | PLANNED | Approved | 28-Sep-22 | 08:00 | 28-Sep-22 | 18:00 | |
| 626 | RQ102169 | OCC_198 | sldcrs_sd | BAY | 405 TIE BAY - 400/220KV 315 MVA ICT 2 AT JODHPUR(RS) AND 400KV BHADLA(RS)-JODHPUR(RS) (UNDEF) CKT-1 | RRVPNL | C | Replacement of circuit breaker | 19/Sep/2022 | 08:00 | 15/Oct/2022 | 18:00 | | PLANNED | Approved | 19-Sep-22 | 08:00 | 24-Sep-22 | 18:00 | Outage duration could be restricted for 5-6 Days |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|-----|---|--------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 627 | RQ102601 | OCC_198 | cpcc1_sd | BAY | 4402 TIE BAY - 400KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-1 AND 400KV HEERAPURA-HINDAUN (RS) CKT-1 AT HEERAPURA(RS) | RRVPNL | D | AMP WORK | 14/Sep/2022 | 08:00 | 14/Sep/2022 | 18:00 | | PLANNED | Approved | 14-Sep-22 | 08:00 | 14-Sep-22 | 18:00 | |
| 628 | RQ102189 | OCC_198 | sldcrs_sd | BAY | 406 MAIN BAY - 400/220KV 315 MVA ICT 2 AT JODHPUR(RS) | RRVPNL | D | Quaterly Preventive Maintenance and testing work. | 14/Sep/2022 | 08:00 | 14/Sep/2022 | 18:00 | | PLANNED | Approved | 14-Sep-22 | 08:00 | 14-Sep-22 | 18:00 | |
| 629 | RQ102190 | OCC_198 | sldcrs_sd | BAY | 403 MAIN BAY - 400/220KV 315 MVA ICT 1 AT JODHPUR(RS) | RRVPNL | D | Quaterly Preventive Maintenance and testing work. | 08/Sep/2022 | 08:00 | 08/Sep/2022 | 18:00 | | PLANNED | Approved | 08-Sep-22 | 08:00 | 08-Sep-22 | 18:00 | |
| 630 | RQ102170 | OCC_198 | sldcrs_sd | BAY | 40452T TIE BAY - 400/220KV 315 MVA ICT 1 AT JODHPUR(RS) (RRVPNL) AND 400 KV JODHPUR-KANKANI (RS) CKT-1 AT 400 KV JODHPUR(RS) (RRVPNL) | RRVPNL | D | Quaterly Preventive Maintenance and testing work. | 07/Sep/2022 | 08:00 | 07/Sep/2022 | 18:00 | | PLANNED | Approved | 07-Sep-22 | 08:00 | 07-Sep-22 | 18:00 | |
| 631 | RQ102196 | OCC_198 | sldcrs_sd | BAY | 412 MAIN BAY - 400KV AKAL-JODHPUR (RS) CKT-1 AT JODHPUR(RS) | RRVPNL | C | Replacement of circuit breaker (Bus B side breaker 852B CB of 400kV Jodhpur-Akal line at jodhpur end) Line will remain in service with 852 A CB. | 02/Sep/2022 | 08:00 | 16/Sep/2022 | 18:00 | | PLANNED | Approved | 02-Sep-22 | 08:00 | 16-Sep-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|--------------|-----|---|-------|---|---|-------------|-------|-------------|-------|------------------------------------|---------|----------|-----------|-------|-----------|-------|--|--------------------------|
| 632 | RQ102721 | OCC_198 | cpcc1_sd | BAY | 411 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL) (PKTSL) AND FUTURE AT 400 KV KHETRI (PKTSL) (PKTSL) | PKTSL | C | Bay extension work under PBTSL (Shutdown requested by KEC)-Augmentation work of CRP | 21/Sep/2022 | 08:00 | 28/Sep/2022 | 18:00 | | PLANNED | Approved | 21-Sep-22 | 08:00 | 28-Sep-22 | 18:00 | | |
| 633 | RQ102638 | OCC_198 | cpcc1_sd | BAY | 411 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL) (PKTSL) AND FUTURE AT 400 KV KHETRI (PKTSL) (PKTSL) | PKTSL | C | Bay extension work under PBTSL (Shutdown requested by KEC)-Augmentation work of CRP | 19/Sep/2022 | 08:00 | 26/Sep/2022 | 18:00 | | PLANNED | Approved | 19-Sep-22 | 08:00 | 26-Sep-22 | 18:00 | | |
| 634 | RQ102741 | OCC_198 | bbmb_sd | BAY | 401 MAIN BAY - 400KV PANCHKULA(PG)- PANIPAT(BB) (BB) CKT-1 AT PANIPAT(BB) | BBMB | D | Half yearly Mtc. | 20/Sep/2022 | 08:00 | 20/Sep/2022 | 18:00 | | PLANNED | Approved | 20-Sep-22 | 08:00 | 20-Sep-22 | 18:00 | | |
| 635 | RQ101980 | OCC_198 | singrauli_sd | BAY | 413 BUS SECTIONALIZE R BAY - 400KV BUS 1 AT SINGRAULI(N T) AND 400KV BUS 3 AT SINGRAULI(N T) AT 400 KV SINGRAULI(N T) | NTPC | C | breaker r&m and sas r&m | 19/Sep/2022 | 08:00 | 25/Sep/2022 | 18:00 | bay under shutdown | PLANNED | Rejected | | | | | | Next OCC may be discussd |
| 636 | RQ101891 | OCC_198 | sldchr_sd | BAY | 401 MAIN BAY - 400KV DHANODA- DAULATABAD (HV) CKT-1 AT DHANODA(H V) | HVPLN | D | To attend the spring charging problem in line breaker bay no-404 | 01/Sep/2022 | 08:00 | 30/Sep/2022 | 18:00 | 404 bay belongs to DND-D/Bad ckt-2 | PLANNED | Approved | 01-Sep-22 | 08:00 | 30-Sep-22 | 18:00 | | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|-------------|---|------------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 637 | RQ101892 | OCC_198 | sldchr_sd | BAY | 404 MAIN BAY - 400KV DHANODA-DAULATABAD (HV) CKT-2 AT DHANODA(HV) | HVPNL | D | To attend the spring charging problem in line breaker bay no-402 | 01/Sep/2022 | 08:00 | 30/Sep/2022 | 18:00 | 402 bay belongs to DND-D/Bad ckt-1 and 400/220kV, 315MVA ICT-2 | PLANNED | Approved | 01-Sep-22 | 08:00 | 30-Sep-22 | 18:00 | |
| 638 | RQ102790 | OCC_198 | sldchr_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT NUHIAWALI(HV) | HVPNL | D | For attending seepage on ICT | 30/Sep/2022 | 14:00 | 30/Sep/2022 | 17:00 | | PLANNED | Approved | 30-Sep-22 | 14:00 | 30-Sep-22 | 17:00 | |
| 639 | RQ102789 | OCC_198 | sldchr_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT NUHIAWALI(HV) | HVPNL | D | For attending seepage on ICT | 30/Sep/2022 | 10:00 | 30/Sep/2022 | 13:00 | | PLANNED | Approved | 30-Sep-22 | 10:00 | 30-Sep-22 | 13:00 | |
| 640 | RQ101888 | OCC_198 | sldchr_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT DHANODA(HV) | HVPNL | D | To verify BI, BO & protection signals in SAS | 22/Sep/2022 | 09:00 | 22/Sep/2022 | 19:00 | | PLANNED | Approved | 22-Sep-22 | 09:00 | 22-Sep-22 | 19:00 | |
| 641 | RQ102751 | OCC_198 | sldchr_sd | TRANSFORMER | 400/220 KV 250 MVA ICT 2 AT NAWADA(HV) | HVPNL | D | Annual maintenance | 08/Sep/2022 | 10:00 | 08/Sep/2022 | 15:00 | | PLANNED | Approved | 08-Sep-22 | 10:00 | 08-Sep-22 | 15:00 | |
| 642 | RQ101890 | OCC_198 | sldchr_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 3 AT DHANODA(HV) | HVPNL | D | To verify BI, BO & protection signals in SAS | 06/Sep/2022 | 09:00 | 06/Sep/2022 | 19:00 | | PLANNED | Approved | 06-Sep-22 | 09:00 | 06-Sep-22 | 19:00 | |
| 643 | RQ101889 | OCC_198 | sldchr_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT DHANODA(HV) | HVPNL | D | To verify BI, BO & protection signals in SAS | 05/Sep/2022 | 09:00 | 05/Sep/2022 | 19:00 | | PLANNED | Approved | 05-Sep-22 | 09:00 | 05-Sep-22 | 19:00 | |
| 644 | RQ102173 | OCC_198 | cpcc3_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT KANPUR(PG) | POWER GRID | D | Tertiary insulation rectification works | 30/Sep/2022 | 10:00 | 30/Sep/2022 | 18:00 | | PLANNED | Approved | 30-Sep-22 | 10:00 | 30-Sep-22 | 18:00 | |
| 645 | RQ102164 | OCC_198 | cpcc3_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT SHAHJAHANPUR(PG) | POWER GRID | D | AMP WORKS | 28/Sep/2022 | 10:00 | 28/Sep/2022 | 18:00 | | PLANNED | Approved | 28-Sep-22 | 10:00 | 28-Sep-22 | 18:00 | |
| 646 | RQ102665 | OCC_198 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT FATEHGARH_I(PG) | POWER GRID | D | For erection and commissioning works in TBC Bay | 26/Sep/2022 | 17:00 | 30/Sep/2022 | 23:00 | | PLANNED | Approved | 26-Sep-22 | 17:00 | 30-Sep-22 | 23:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-------------|---|------------|---|---|-------------|-------|-------------|-------|----------------|---------|----------|-----------|-------|-----------|-------|-----------------------------|
| 647 | RQ102454 | OCC_198 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT BASSI(PG) | POWER GRID | D | AMP WORK | 26/Sep/2022 | 08:00 | 26/Sep/2022 | 18:00 | | PLANNED | Approved | 26-Sep-22 | 08:00 | 26-Sep-22 | 18:00 | |
| 648 | RQ102166 | OCC_198 | cpcc3_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT LUCKNOW_1(PG) | POWER GRID | D | AMP WORKS | 23/Sep/2022 | 10:00 | 23/Sep/2022 | 18:00 | | PLANNED | Approved | 23-Sep-22 | 10:00 | 23-Sep-22 | 18:00 | |
| 649 | RQ102833 | OCC_198 | cpcc2_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 3 AT ABDULLAPUR (PG) | POWER GRID | D | AMP WORKS | 23/Sep/2022 | 09:00 | 23/Sep/2022 | 18:00 | KINDLY APPROVE | PLANNED | Approved | 23-Sep-22 | 09:00 | 23-Sep-22 | 18:00 | |
| 650 | RQ102431 | OCC_198 | cpcc2_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 4 AT MOGA(PG) | POWER GRID | D | AMP of ICT-4 and Differential Relay Retrofitting work AMP of ICT-4 and Differential Relay Retrofitting work AMP of ICT-4 and Differential Relay Retrofitting work | 23/Sep/2022 | 08:30 | 23/Sep/2022 | 18:00 | Kindly Approve | PLANNED | Approved | 23-Sep-22 | 08:30 | 23-Sep-22 | 18:00 | |
| 651 | RQ102470 | OCC_198 | cpcc1_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT KOTA(PG) | POWER GRID | D | FOR AMP WORK | 23/Sep/2022 | 08:00 | 23/Sep/2022 | 18:00 | | PLANNED | Approved | 23-Sep-22 | 08:00 | 23-Sep-22 | 18:00 | |
| 652 | RQ102167 | OCC_198 | cpcc3_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT LUCKNOW_1(PG) | POWER GRID | D | AMP WORKS | 21/Sep/2022 | 10:00 | 21/Sep/2022 | 18:00 | | PLANNED | Approved | 21-Sep-22 | 10:00 | 21-Sep-22 | 18:00 | |
| 653 | RQ102432 | OCC_198 | cpcc2_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT MOGA(PG) | POWER GRID | D | AMP of ICT-3 and Differential Relay Retrofitting work | 21/Sep/2022 | 08:30 | 21/Sep/2022 | 18:00 | Kindly Approve | PLANNED | Approved | 21-Sep-22 | 08:30 | 21-Sep-22 | 18:00 | |
| 654 | RQ102469 | OCC_198 | cpcc1_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT KOTA(PG) | POWER GRID | D | FOR AMP WORK | 21/Sep/2022 | 08:00 | 21/Sep/2022 | 18:00 | | PLANNED | Approved | 21-Sep-22 | 08:00 | 21-Sep-22 | 18:00 | |
| 655 | RQ102663 | OCC_198 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT FATEHGARH_I(PG) | POWER GRID | D | For erection and commissioning works in TBC Bay | 21/Sep/2022 | 08:00 | 25/Sep/2022 | 18:00 | | PLANNED | Approved | 21-Sep-22 | 17:00 | 25-Sep-22 | 23:00 | May be taken after 1700 Hrs |
| 656 | RQ102433 | OCC_198 | cpcc2_sd | TRANSFORMER | 400/220 KV 250 MVA ICT 2 AT MOGA(PG) | POWER GRID | D | AMP of ICT-2 and Differential Relay Retrofitting work | 19/Sep/2022 | 08:30 | 19/Sep/2022 | 18:00 | Kindly Approve | PLANNED | Approved | 19-Sep-22 | 08:30 | 19-Sep-22 | 18:00 | |
| 657 | RQ102462 | OCC_198 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 5 AT BHADLA(PG) | POWER GRID | D | CSD Tuning work anf Tertiary Connection | 16/Sep/2022 | 16:00 | 17/Sep/2022 | 23:00 | | PLANNED | Approved | 16-Sep-22 | 17:00 | 17-Sep-22 | 23:00 | May be taken after 1700 Hrs |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-------------|--|------------|---|---|-------------|-------|-------------|-------|----------------|---------|----------|-----------|-------|-----------|-------|-----------------------------|
| 658 | RQ102667 | OCC_198 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT FATEHGARH_I(PG) | POWER GRID | D | For erection and commissioning works in TBC Bay | 16/Sep/2022 | 16:00 | 21/Sep/2022 | 23:59 | | PLANNED | Approved | 16-Sep-22 | 17:00 | 21-Sep-22 | 23:00 | May be taken after 1700 Hrs |
| 659 | RQ102453 | OCC_198 | cpcc2_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT PARBATI POOLING BANALA(PG) | POWER GRID | D | For ICT and Bay AMP works. | 16/Sep/2022 | 10:00 | 16/Sep/2022 | 17:00 | Kindly Approve | PLANNED | Rejected | | | | | May be taken up in next OCC |
| 660 | RQ102832 | OCC_198 | cpcc2_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT ABDULLAPUR (PG) | POWER GRID | D | AMP WORKS | 16/Sep/2022 | 09:00 | 16/Sep/2022 | 18:00 | KINDLY APPROVE | PLANNED | Approved | 16-Sep-22 | 09:00 | 16-Sep-22 | 18:00 | |
| 661 | RQ102434 | OCC_198 | cpcc2_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT MOGA(PG) | POWER GRID | D | AMP of ICT-1 and Differential Relay Retrofitting work | 16/Sep/2022 | 08:30 | 16/Sep/2022 | 18:00 | Kindly Approve | PLANNED | Approved | 16-Sep-22 | 08:30 | 16-Sep-22 | 18:00 | |
| 662 | RQ102451 | OCC_198 | cpcc1_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT DEHRADUN(PG) | POWER GRID | D | AMP WORKS | 15/Sep/2022 | 08:00 | 15/Sep/2022 | 18:00 | | PLANNED | Approved | 15-Sep-22 | 08:00 | 15-Sep-22 | 18:00 | |
| 663 | RQ102455 | OCC_198 | cpcc1_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT BASSI(PG) | POWER GRID | C | for complete Overhauling work of 315 MVA ICT-2 at bassi S/s | 15/Sep/2022 | 08:00 | 24/Sep/2022 | 18:00 | | PLANNED | Approved | 15-Sep-22 | 08:00 | 24-Sep-22 | 18:00 | |
| 664 | RQ102463 | OCC_198 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 4 AT BHADLA(PG) | POWER GRID | D | CSD Tuning work anf Tertiary Connection | 14/Sep/2022 | 16:00 | 15/Sep/2022 | 23:00 | | PLANNED | Approved | 14-Sep-22 | 17:00 | 15-Sep-22 | 23:00 | May be taken after 1700 Hrs |
| 665 | RQ102452 | OCC_198 | cpcc2_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT PARBATI POOLING BANALA(PG) | POWER GRID | D | For ICT and Bay AMP works. | 14/Sep/2022 | 10:00 | 14/Sep/2022 | 17:00 | Kindly Approve | PLANNED | Rejected | | | | | May be taken up in next OCC |
| 666 | RQ102471 | OCC_198 | cpcc1_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT KANKROLI(PG) | POWER GRID | D | FOR AMP WORK | 14/Sep/2022 | 08:00 | 14/Sep/2022 | 18:00 | | PLANNED | Approved | 14-Sep-22 | 08:00 | 14-Sep-22 | 18:00 | |
| 667 | RQ102532 | OCC_198 | cpcc1_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 3 AT HISSAR(PG) | POWER GRID | D | AMP WORK | 14/Sep/2022 | 08:00 | 14/Sep/2022 | 18:00 | | PLANNED | Approved | 14-Sep-22 | 08:00 | 14-Sep-22 | 18:00 | |
| 668 | RQ102450 | OCC_198 | cpcc1_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT DEHRADUN(PG) | POWER GRID | D | AMP WORKS | 13/Sep/2022 | 08:00 | 13/Sep/2022 | 18:00 | | PLANNED | Approved | 13-Sep-22 | 08:00 | 13-Sep-22 | 18:00 | |
| 669 | RQ102533 | OCC_198 | cpcc1_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT HISSAR(PG) | POWER GRID | D | AMP WORK | 13/Sep/2022 | 08:00 | 13/Sep/2022 | 18:00 | | PLANNED | Approved | 13-Sep-22 | 08:00 | 13-Sep-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-------------|---|------------|---|--|-------------|-------|-------------|-------|----------------|---------|----------|-----------|-------|-----------|-------|---|
| 670 | RQ102560 | OCC_198 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT MANDOLA(PG) | POWER GRID | C | Retrofitment of existing 20989L Isolator By DTL | 13/Sep/2022 | 08:00 | 16/Sep/2022 | 18:00 | | PLANNED | Approved | 13-Sep-22 | 08:00 | 16-Sep-22 | 18:00 | |
| 671 | RQ102565 | OCC_198 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT MANDOLA(PG) | POWER GRID | D | AMP WORK | 11/Sep/2022 | 08:00 | 11/Sep/2022 | 18:00 | | PLANNED | Approved | 11-Sep-22 | 08:00 | 11-Sep-22 | 18:00 | |
| 672 | RQ102567 | OCC_198 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 4 AT MANDOLA(PG) | POWER GRID | D | AMP WORK | 10/Sep/2022 | 08:00 | 10/Sep/2022 | 18:00 | | PLANNED | Approved | 10-Sep-22 | 08:00 | 10-Sep-22 | 18:00 | |
| 673 | RQ102459 | OCC_198 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT ROORKEE(PG) | POWER GRID | D | INSULATION OF 33KV BUSHING STUD AND FIXING OF WIRE MESH TO PRD CANOPIES TO AVOID THE ENTRY OF SMALL BIRDS AND RODENT | 10/Sep/2022 | 08:00 | 10/Sep/2022 | 18:00 | | PLANNED | Approved | 10-Sep-22 | 08:00 | 10-Sep-22 | 18:00 | |
| 674 | RQ102468 | OCC_198 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT BIKANER(PG) | POWER GRID | D | PEAK ERECTION & CSD FINE TUNING WORK | 09/Sep/2022 | 16:00 | 11/Sep/2022 | 23:00 | | PLANNED | Approved | 09-Sep-22 | 16:00 | 11-Sep-22 | 23:00 | |
| 675 | RQ102562 | OCC_198 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT MANDOLA(PG) | POWER GRID | C | Retrofitment of existing 21589L Isolator By DTL | 09/Sep/2022 | 08:00 | 12/Sep/2022 | 18:00 | | PLANNED | Approved | 09-Sep-22 | 08:00 | 12-Sep-22 | 18:00 | |
| 676 | RQ102566 | OCC_198 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT MANDOLA(PG) | POWER GRID | D | AMP WORK | 08/Sep/2022 | 08:00 | 08/Sep/2022 | 18:00 | | PLANNED | Approved | 08-Sep-22 | 08:00 | 08-Sep-22 | 18:00 | |
| 677 | RQ102522 | OCC_198 | cpcc2_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT CHAMBA(PG) | POWER GRID | D | FOR Testing of relays and AMP OF ICT#2 | 08/Sep/2022 | 08:00 | 08/Sep/2022 | 18:00 | Kindly Approve | PLANNED | Rejected | | | | | May be taken in next OCC due to high Hydro season |
| 678 | RQ102662 | OCC_198 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 5 AT FATEHGARH_I(PG) | POWER GRID | D | For erection and commissioning works in TBC Bay | 07/Sep/2022 | 17:00 | 11/Sep/2022 | 23:00 | | PLANNED | Approved | 07-Sep-22 | 17:00 | 11-Sep-22 | 23:00 | |
| 679 | RQ102499 | OCC_198 | cpcc2_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT PANCHKULA(PG) | POWER GRID | D | FOR AMP WORKS | 07/Sep/2022 | 09:30 | 07/Sep/2022 | 17:30 | Kindly Approve | PLANNED | Approved | 07-Sep-22 | 09:30 | 07-Sep-22 | 17:30 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-------------|---|------------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|---|
| 680 | RQ102467 | OCC_198 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT BIKANER(PG) | POWER GRID | D | PEAK ERECTION & 220KV BUS2 DROPPER CONNECTION WORK | 06/Sep/2022 | 16:00 | 08/Sep/2022 | 23:00 | | PLANNED | Approved | 06-Sep-22 | 16:00 | 08-Sep-22 | 23:00 | |
| 681 | RQ102458 | OCC_198 | cpcc1_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT ROORKEE(PG) | POWER GRID | D | FOR AMP WORK | 06/Sep/2022 | 08:00 | 06/Sep/2022 | 18:00 | | PLANNED | Approved | 06-Sep-22 | 08:00 | 06-Sep-22 | 18:00 | |
| 682 | RQ102521 | OCC_198 | cpcc2_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT CHAMBA(PG) | POWER GRID | D | FOR Testing of relays and AMP OF ICT#1 | 06/Sep/2022 | 08:00 | 06/Sep/2022 | 18:00 | Kindly Approve | PLANNED | Rejected | | | | | May be taken in next OCC due to high Hydro season |
| 683 | RQ102465 | OCC_198 | cpcc1_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 3 AT SAHARANPUR (PG) | POWER GRID | C | Oil filtration of OLTC and Maintenance works | 05/Sep/2022 | 08:00 | 06/Sep/2022 | 18:00 | | PLANNED | Approved | 05-Sep-22 | 08:00 | 06-Sep-22 | 18:00 | |
| 684 | RQ102643 | OCC_198 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 4 AT BALLABHGARH(PG) | POWER GRID | C | For 220KV side CB overhauling work. | 05/Sep/2022 | 08:00 | 07/Sep/2022 | 18:00 | | PLANNED | Approved | 05-Sep-22 | 08:00 | 07-Sep-22 | 18:00 | |
| 685 | RQ102561 | OCC_198 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT MANDOLA(PG) | POWER GRID | C | Retrofittment of existing 21289L Isolator By DTL | 05/Sep/2022 | 08:00 | 08/Sep/2022 | 18:00 | | PLANNED | Approved | 05-Sep-22 | 08:00 | 08-Sep-22 | 18:00 | |
| 686 | RQ102511 | OCC_198 | cpcc2_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT WAGOORA(PG) | POWER GRID | D | Replacement of OLTC Covers/Gear assembly of BHEL auto transformer ,taking spare out | 03/Sep/2022 | 10:00 | 03/Sep/2022 | 11:00 | Kindly approve | PLANNED | Approved | 03-Sep-22 | 10:00 | 03-Sep-22 | 11:00 | |
| 687 | RQ102456 | OCC_198 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT MANESAR(PG) | POWER GRID | D | TESTING VALIDATION OF OPERATION FROM RTAMC AND LOCAL SCADA AFTER SCADA UPGRADATION WORK ALONG WITH WTI OTI LOGIC IMPLEMENTATION AND HARD WIRING WORK | 02/Sep/2022 | 08:00 | 02/Sep/2022 | 11:00 | 400 KV 500 MVA ICT-2 ALONG WITH 400 KV BAY 408 AND 220 KV BAY 207 at GIS MANESAR S/S | PLANNED | Approved | 02-Sep-22 | 08:00 | 02-Sep-22 | 11:00 | |
| 688 | RQ102664 | OCC_198 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 4 AT FATEHGARH_I(PG) | POWER GRID | D | For erection and commissioning works in TBC Bay | 01/Sep/2022 | 17:00 | 06/Sep/2022 | 23:00 | | PLANNED | Approved | 01-Sep-22 | 17:00 | 06-Sep-22 | 23:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-------------|---|------------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 689 | RQ102507 | OCC_198 | cpcc2_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT WAGOORA(PG) | POWER GRID | D | Replacement of OLTC Covers/Gear assembly of BHEL auto transformer ,taking Y-phase out | 01/Sep/2022 | 10:00 | 01/Sep/2022 | 11:00 | Kindly Approve | PLANNED | Approved | 01-Sep-22 | 10:00 | 01-Sep-22 | 11:00 | |
| 690 | RQ102457 | OCC_198 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT MANESAR(PG) | POWER GRID | D | TESTING VALIDATION OF OPERATION FROM RTAMC AND LOCAL SCADA AFTER SCADA UPGRADATION WORK ALONG WITH WTI OTI LOGIC IMPLEMENTATION AND HARD WIRING WORK | 01/Sep/2022 | 08:00 | 01/Sep/2022 | 11:00 | 400 KV 500 MVA ICT-1 ALONG WITH 400 KV BAY 401 AND 220 KV BAY 205 at GIS MANESAR S/S | PLANNED | Approved | 01-Sep-22 | 08:00 | 01-Sep-22 | 11:00 | |
| 691 | RQ102563 | OCC_198 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 4 AT MANDOLA(PG) | POWER GRID | C | Retrofittment of existing 20789L Isolator By DTL | 01/Sep/2022 | 08:00 | 04/Sep/2022 | 18:00 | | PLANNED | Approved | 01-Sep-22 | 08:00 | 04-Sep-22 | 18:00 | |
| 692 | RQ101913 | OCC_198 | stuup_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 3 AT SULTANPUR(UP) | UPPTCL | D | For routine bay maintenance | 28/Sep/2022 | 10:00 | 28/Sep/2022 | 18:00 | | PLANNED | Approved | 28-Sep-22 | 10:00 | 28-Sep-22 | 18:00 | |
| 693 | RQ101953 | OCC_198 | stuup_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT HAPUR(UP) | UPPTCL | D | For Annual Maintenance & Testing work | 28/Sep/2022 | 10:00 | 28/Sep/2022 | 13:00 | | PLANNED | Approved | 28-Sep-22 | 10:00 | 28-Sep-22 | 13:00 | |
| 694 | RQ101940 | OCC_198 | stuup_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT LUCKNOW(UP) | UPPTCL | D | For Upgradation of Bus-Bar Protection Panel from E/M to Numerical Type (Connection of CT Bus Bar Protection Core) | 27/Sep/2022 | 14:00 | 27/Sep/2022 | 17:00 | | PLANNED | Approved | 27-Sep-22 | 14:00 | 27-Sep-22 | 17:00 | |
| 695 | RQ101952 | OCC_198 | stuup_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT HAPUR(UP) | UPPTCL | D | For Annual Maintenance & Testing work | 27/Sep/2022 | 10:00 | 27/Sep/2022 | 13:00 | | PLANNED | Approved | 27-Sep-22 | 10:00 | 27-Sep-22 | 13:00 | |
| 696 | RQ101941 | OCC_198 | stuup_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT LUCKNOW(UP) | UPPTCL | D | For Upgradation of Bus-Bar Protection Panel from E/M to Numerical Type (Connection of CT Bus Bar Protection Core) | 27/Sep/2022 | 09:00 | 27/Sep/2022 | 12:00 | | PLANNED | Approved | 27-Sep-22 | 09:00 | 27-Sep-22 | 12:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-------------|---|--------|---|--|-------------|-------|-------------|-------|---|---------|----------|-----------|-------|-----------|-------|--|
| 697 | RQ101932 | OCC_198 | stuup_sd | TRANSFORMER | 400/132 KV 200 MVA ICT 3 AT MAU(UP) | UPPTCL | D | Routine maintenance and testing | 24/Sep/2022 | 08:00 | 24/Sep/2022 | 17:00 | | PLANNED | Approved | 24-Sep-22 | 08:00 | 24-Sep-22 | 17:00 | |
| 698 | RQ101914 | OCC_198 | stuup_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT SULTANPUR(UP) | UPPTCL | D | For routine bay maintenance | 22/Sep/2022 | 10:00 | 22/Sep/2022 | 18:00 | | PLANNED | Approved | 22-Sep-22 | 10:00 | 22-Sep-22 | 18:00 | |
| 699 | RQ101933 | OCC_198 | stuup_sd | TRANSFORMER | 400/132 KV 200 MVA ICT 2 AT MAU(UP) | UPPTCL | D | Routine maintenance and testing | 22/Sep/2022 | 08:00 | 22/Sep/2022 | 17:00 | | PLANNED | Approved | 22-Sep-22 | 08:00 | 22-Sep-22 | 17:00 | |
| 700 | RQ101950 | OCC_198 | stuup_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT BASTI(UP) | UPPTCL | D | For annual maintenance & testing work. | 21/Sep/2022 | 09:00 | 21/Sep/2022 | 16:00 | Supply will be fed through the 500MVA ICT-1. NO supply interruption . | PLANNED | Approved | 21-Sep-22 | 09:00 | 21-Sep-22 | 16:00 | |
| 701 | RQ101934 | OCC_198 | stuup_sd | TRANSFORMER | 400/132 KV 200 MVA ICT 1 AT MAU(UP) | UPPTCL | D | Routine maintenance and testing | 20/Sep/2022 | 08:00 | 20/Sep/2022 | 17:00 | | PLANNED | Approved | 20-Sep-22 | 08:00 | 20-Sep-22 | 17:00 | |
| 702 | RQ101928 | OCC_198 | stuup_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT ORAI(UP) | UPPTCL | D | For protection testing of 220 kv bus -1&2 busbar protection relay. since 220 kv bus - 1 & 2 busbar protections are installed in relay of each phase of busbar protection. so it is not possible to test 220 kv bus -1 or bus-2 busbar protection separately. | 20/Sep/2022 | 07:00 | 20/Sep/2022 | 17:00 | | PLANNED | Approved | 20-Sep-22 | 07:00 | 20-Sep-22 | 17:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-------------|---|--------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 703 | RQ101929 | OCC_198 | stuup_sd | TRANSFORMER | 400/220 KV 240 MVA ICT 2 AT ORAI(UP) | UPPTCL | D | For protection testing of 220 kv bus -1&2 busbar protection relay. since 220 kv bus - 1 & 2 busbar protections are installed in relay of each phase of busbar protection. so it is not possible to test 220 kv bus -1 or bus-2 busbar protection separately. | 20/Sep/2022 | 07:00 | 20/Sep/2022 | 17:00 | | PLANNED | Approved | 20-Sep-22 | 07:00 | 20-Sep-22 | 17:00 | |
| 704 | RQ101912 | OCC_198 | stuup_sd | TRANSFORMER | 400/220 KV 240 MVA ICT 2 AT SULTANPUR(UP) | UPPTCL | D | For routine bay maintenance | 19/Sep/2022 | 10:00 | 19/Sep/2022 | 18:00 | | PLANNED | Approved | 19-Sep-22 | 10:00 | 19-Sep-22 | 18:00 | |
| 705 | RQ102372 | OCC_198 | stuup_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 5 AT GR.NOIDA(UPC) | UPPTCL | D | for General maintenance work | 18/Sep/2022 | 10:00 | 18/Sep/2022 | 15:00 | There will no any supply interruption due to this shut down.Load of sub-station will be feed through 400/220/33 kv 1X500 MVA ICT-IV and 2X315MVA ICT-I&II. | PLANNED | Approved | 18-Sep-22 | 10:00 | 18-Sep-22 | 15:00 | |
| 706 | RQ101927 | OCC_198 | stuup_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT MATHURA(UP) | UPPTCL | C | For Service of Transformer By ABB (OEM) related Various issues | 16/Sep/2022 | 10:00 | 17/Sep/2022 | 21:00 | | PLANNED | Approved | 16-Sep-22 | 10:00 | 17-Sep-22 | 21:00 | |
| 707 | RQ101926 | OCC_198 | stuup_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT MATHURA(UP) | UPPTCL | C | For Service of Transformer By ABB (OEM) related Various issues | 14/Sep/2022 | 10:00 | 15/Sep/2022 | 21:00 | | PLANNED | Approved | 14-Sep-22 | 10:00 | 15-Sep-22 | 21:00 | |
| 708 | RQ101918 | OCC_198 | stuup_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT PANKI(UP) | UPPTCL | D | Routine Testing & Bay tightening. | 14/Sep/2022 | 09:00 | 14/Sep/2022 | 17:00 | | PLANNED | Approved | 14-Sep-22 | 09:00 | 14-Sep-22 | 17:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-------------|--|--------|---|---|-------------|-------|-------------|-------|---|---------|----------|-----------|-------|-----------|-------|--|
| 709 | RQ101942 | OCC_198 | stuup_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT SARNATH(UP) | UPPTCL | D | For testing of event logger alarm and event status of aforesaid ICT | 12/Sep/2022 | 15:00 | 12/Sep/2022 | 18:00 | There is no power flow through this ICT during this shut down | PLANNED | Approved | 12-Sep-22 | 15:00 | 12-Sep-22 | 18:00 | |
| 710 | RQ101916 | OCC_198 | stuup_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT GR.NOIDA(UP C) | UPPTCL | D | General maintenance work | 12/Sep/2022 | 10:00 | 12/Sep/2022 | 15:00 | There will no any supply interruption due to this shut down.Load of sub-station will be feed through 400/220/33 kv 2X500 MVA ICT-III&IV and 1X315MVA ICT-II | PLANNED | Approved | 12-Sep-22 | 10:00 | 12-Sep-22 | 15:00 | |
| 711 | RQ101930 | OCC_198 | stuup_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT SARNATH(UP) | UPPTCL | D | For testing of event logger alarm and event status of aforesaid ICT | 12/Sep/2022 | 10:00 | 12/Sep/2022 | 13:00 | There is no power flow through this ICT during this shut down | PLANNED | Approved | 12-Sep-22 | 10:00 | 12-Sep-22 | 13:00 | |
| 712 | RQ101909 | OCC_198 | stuup_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 3 AT BAREILLY(UP) | UPPTCL | D | preventive maintenance | 06/Sep/2022 | 08:30 | 06/Sep/2022 | 17:00 | | PLANNED | Approved | 06-Sep-22 | 08:30 | 06-Sep-22 | 17:00 | |
| 713 | RQ102369 | OCC_198 | stuup_sd | TRANSFORMER | 400/132 KV 200 MVA ICT 1 AT NEHTAUR(UP) | UPPTCL | D | As per request of UPPTCL, Bus jumpering work to newly constructed bay of UPPTCL on 132kv bus both ICT-1 & ICT-2 shutdown will be required | 05/Sep/2022 | 10:00 | 05/Sep/2022 | 16:00 | | PLANNED | Approved | 05-Sep-22 | 10:00 | 05-Sep-22 | 16:00 | |
| 714 | RQ102370 | OCC_198 | stuup_sd | TRANSFORMER | 400/132 KV 200 MVA ICT 2 AT NEHTAUR(UP) | UPPTCL | D | As per request of UPPTCL, Bus jumpering work to newly constructed bay of UPPTCL on 132kv bus both ICT-1 & ICT-2 shutdown will be required | 05/Sep/2022 | 10:00 | 05/Sep/2022 | 16:00 | | PLANNED | Approved | 05-Sep-22 | 10:00 | 05-Sep-22 | 16:00 | |
| 715 | RQ101919 | OCC_198 | stuup_sd | TRANSFORMER | 400/220 KV 200 MVA ICT 3 AT AGRA SOUTH(UP) | UPPTCL | D | For Testing and Painting of Transformer | 05/Sep/2022 | 09:00 | 08/Sep/2022 | 18:00 | | PLANNED | Approved | 05-Sep-22 | 09:00 | 08-Sep-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|-------------|---|--------|---|--|-------------|-------|-------------|-------|---|---------|----------|-----------|-------|-----------|-------|--|
| 716 | RQ101911 | OCC_198 | stuup_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT BAREILLY(UP) | UPPTCL | D | preventive maintenance | 05/Sep/2022 | 08:30 | 05/Sep/2022 | 17:00 | | PLANNED | Approved | 05-Sep-22 | 08:30 | 05-Sep-22 | 17:00 | |
| 717 | RQ101951 | OCC_198 | stuup_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT BASTI(UP) | UPPTCL | D | For annual maintenance & testing work. | 03/Sep/2022 | 09:00 | 04/Sep/2022 | 16:00 | Supply will be fed through the 500MVA ICT-2. NO supply interruption . | PLANNED | Approved | 03-Sep-22 | 09:00 | 04-Sep-22 | 16:00 | |
| 718 | RQ101910 | OCC_198 | stuup_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT BAREILLY(UP) | UPPTCL | D | preventive maintenance | 01/Sep/2022 | 08:30 | 01/Sep/2022 | 17:00 | | PLANNED | Approved | 01-Sep-22 | 08:30 | 01-Sep-22 | 17:00 | |
| 719 | RQ102486 | OCC_198 | sldcup_sd | TRANSFORMER | 400/11 KV 100 MVA ST 1 AT HARDUAGANJ (UP) | UPPTCL | C | For maintenance work | 01/Sep/2022 | 08:00 | 04/Sep/2022 | 18:00 | For checking tightness of 11.5kV side flexible jumpers of LV1 & LV2, checking of protection & control circuits and other maintenance activities on the transformer as the shutdown of 660MW Unit has been planned during the same period. | PLANNED | Approved | 01-Sep-22 | 08:00 | 04-Sep-22 | 18:00 | |
| 720 | RQ102130 | OCC_198 | sldcrs_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT RAMGARH(RS) | RRVPNL | D | Quarterly Maintenance | 26/Sep/2022 | 08:00 | 26/Sep/2022 | 18:00 | | PLANNED | Approved | 26-Sep-22 | 08:00 | 26-Sep-22 | 18:00 | |
| 721 | RQ102114 | OCC_198 | sldcrs_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT HINDAUN(RS) | RRVPNL | D | Quarterly and Half yearly Maintenance work | 22/Sep/2022 | 08:00 | 22/Sep/2022 | 18:00 | | PLANNED | Approved | 22-Sep-22 | 08:00 | 22-Sep-22 | 18:00 | |
| 722 | RQ102118 | OCC_198 | sldcrs_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT JODHPUR(RS) | RRVPNL | D | Quarterly Preventive Maintenance and testing work. | 21/Sep/2022 | 08:00 | 21/Sep/2022 | 18:00 | | PLANNED | Approved | 21-Sep-22 | 08:00 | 21-Sep-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|-------------|---|--------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|-----------------------------|
| 723 | RQ102119 | OCC_198 | sldcrs_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT RAMGARH(RS) | RRVPNL | D | Quarterly Maintenance | 18/Sep/2022 | 08:00 | 18/Sep/2022 | 18:00 | | PLANNED | Approved | 18-Sep-22 | 08:00 | 18-Sep-22 | 18:00 | |
| 724 | RQ102111 | OCC_198 | sldcrs_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT RAMGARH(RS) | RRVPNL | D | Quarterly Maintenance | 16/Sep/2022 | 08:00 | 16/Sep/2022 | 18:00 | | PLANNED | Approved | 16-Sep-22 | 08:00 | 16-Sep-22 | 18:00 | |
| 725 | RQ102126 | OCC_198 | sldcrs_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT JODHPUR(RS) | RRVPNL | D | Quarterly Preventive Maintenance and testing work. | 15/Sep/2022 | 08:00 | 15/Sep/2022 | 18:00 | | PLANNED | Approved | 15-Sep-22 | 08:00 | 15-Sep-22 | 18:00 | |
| 726 | RQ102120 | OCC_198 | sldcrs_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 3 AT AJMER(RS) | RRVPNL | D | Since the Tie bay has not been commissioned therefore 315 MVA, 400/220 KV Kanohar make ICT-III shall remain 'Off' during S/D Period of 400 KV Main Bus-II & load will be fed by 400 /220 KV ICT-I. | 15/Sep/2022 | 08:00 | 15/Sep/2022 | 18:00 | | PLANNED | Approved | 15-Sep-22 | 08:00 | 15-Sep-22 | 18:00 | |
| 727 | RQ102125 | OCC_198 | sldcrs_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT BIKANER(RS) | RRVPNL | D | Routine Maintenance | 14/Sep/2022 | 08:00 | 14/Sep/2022 | 18:00 | | PLANNED | Approved | 14-Sep-22 | 08:00 | 14-Sep-22 | 18:00 | |
| 728 | RQ102117 | OCC_198 | sldcrs_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT BHADLA(RS) | RRVPNL | D | Quarterly Maintenance work at 400KV GSS Bhadla | 12/Sep/2022 | 16:00 | 12/Sep/2022 | 22:00 | | PLANNED | Approved | 12-Sep-22 | 17:00 | 12-Sep-22 | 22:00 | May be taken after 1700 Hrs |
| 729 | RQ102128 | OCC_198 | sldcrs_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT BHADLA(RS) | RRVPNL | D | Quarterly Maintenance work at 400KV GSS Bhadla | 11/Sep/2022 | 16:00 | 11/Sep/2022 | 22:00 | | PLANNED | Approved | 11-Sep-22 | 17:00 | 11-Sep-22 | 22:00 | May be taken after 1700 Hrs |
| 730 | RQ102115 | OCC_198 | sldcrs_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT BHADLA(RS) | RRVPNL | D | Quarterly Maintenance work at 400KV GSS Bhadla | 10/Sep/2022 | 16:00 | 10/Sep/2022 | 22:00 | | PLANNED | Approved | 10-Sep-22 | 17:00 | 10-Sep-22 | 22:00 | May be taken after 1700 Hrs |
| 731 | RQ102112 | OCC_198 | sldcrs_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT BABA(RS) | RRVPNL | D | Quarterly Maintenance | 08/Sep/2022 | 08:00 | 08/Sep/2022 | 18:00 | | PLANNED | Approved | 08-Sep-22 | 08:00 | 08-Sep-22 | 18:00 | |
| 732 | RQ102123 | OCC_198 | sldcrs_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT BIKANER(RS) | RRVPNL | D | Routine Maintenance | 08/Sep/2022 | 08:00 | 08/Sep/2022 | 18:00 | | PLANNED | Approved | 08-Sep-22 | 08:00 | 08-Sep-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|-------------|---|----------------|---|---|-------------|-------|-------------|-------|----------------|---------|----------|-----------|-------|-----------|-------|--------------------------------------|
| 733 | RQ102131 | OCC_198 | sldcrs_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT BHILWARA(RS) | RRVPNL | D | Routine Maintenance and Testing of 500 MVA 400/220/33 KV Transformer No.1 and Bay (4152A) & Associated Equipments | 07/Sep/2022 | 08:00 | 07/Sep/2022 | 18:00 | | PLANNED | Approved | 07-Sep-22 | 08:00 | 07-Sep-22 | 18:00 | |
| 734 | RQ102127 | OCC_198 | sldcrs_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT BARMER(RS) | RRVPNL | D | Quarterly Maintenance | 06/Sep/2022 | 08:00 | 06/Sep/2022 | 18:00 | | PLANNED | Approved | 06-Sep-22 | 08:00 | 06-Sep-22 | 18:00 | |
| 735 | RQ102129 | OCC_198 | sldcrs_sd | TRANSFORMER | 400/11 KV 80 MVA ST 2 AT KAWAI SCTPS(APR) | RRVPNL | C | Annual maintenance and testing of station transformer#2 & bay equipments. | 05/Sep/2022 | 08:00 | 07/Sep/2022 | 18:00 | | PLANNED | Approved | 05-Sep-22 | 08:00 | 07-Sep-22 | 18:00 | |
| 736 | RQ102122 | OCC_198 | sldcrs_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT BARMER(RS) | RRVPNL | D | Quarterly Maintenance | 02/Sep/2022 | 08:00 | 02/Sep/2022 | 18:00 | | PLANNED | Approved | 02-Sep-22 | 08:00 | 02-Sep-22 | 18:00 | |
| 737 | RQ102113 | OCC_198 | sldcrs_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT DEEDWANA(MTS) | RRVPNL,ATSL | D | For CSD commissioning (Control Switch device) & Online Testing. | 21/Sep/2022 | 11:00 | 21/Sep/2022 | 14:00 | | PLANNED | Approved | 21-Sep-22 | 11:00 | 21-Sep-22 | 14:00 | |
| 738 | RQ102124 | OCC_198 | sldcrs_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT DEEDWANA(MTS) | RRVPNL,ATSL | D | For CSD commissioning (Control Switch device) & Online Testing. | 20/Sep/2022 | 11:00 | 20/Sep/2022 | 14:00 | | PLANNED | Approved | 20-Sep-22 | 11:00 | 20-Sep-22 | 14:00 | |
| 739 | RQ102116 | OCC_198 | sldcrs_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT ALWAR(ATIL) | RRVPNL,ATSL | D | For CSD(Control Switch device) Online Testing. | 06/Sep/2022 | 09:30 | 06/Sep/2022 | 14:00 | | PLANNED | Approved | 06-Sep-22 | 09:30 | 06-Sep-22 | 14:00 | |
| 740 | RQ102121 | OCC_198 | sldcrs_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT ALWAR(ATIL) | RRVPNL,ATSL | D | For CSD(Control Switch device) Online Testing. | 05/Sep/2022 | 09:30 | 05/Sep/2022 | 14:00 | | PLANNED | Approved | 05-Sep-22 | 09:30 | 05-Sep-22 | 14:00 | |
| 741 | RQ102464 | OCC_198 | cpcc2_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT DEHAR(BB) | POWER GRID,BMB | D | FOR AMP WORKS | 20/Sep/2022 | 10:00 | 21/Sep/2022 | 18:00 | Kindly Approve | PLANNED | Approved | 20-Sep-22 | 10:00 | 21-Sep-22 | 18:00 | May be given subject to BBMB consent |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|-------------|---|-------------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 742 | RQ102487 | OCC_198 | sldcup_sd | TRANSFORMER | 400/11 KV 100 MVA ST 2 AT HARDUAGANJ (UP) | UPRVU NL | C | For maintenance work | 05/Sep/2022 | 08:00 | 09/Sep/2022 | 18:00 | For checking tightness of 11.5kV side flexible jumpers of LV1 & LV2, checking of protection & control circuits and other maintenance activities on the transformer as the shutdown of 660MW Unit has been planned during the same period. | PLANNED | Approved | 05-Sep-22 | 08:00 | 09-Sep-22 | 18:00 | |
| 743 | RQ102488 | OCC_198 | sldcup_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT HARDUAGANJ (UP) | UPRVU NL | C | For carrying out civil activities of soil excavation work over the 220kV Power cables | 01/Sep/2022 | 08:00 | 09/Sep/2022 | 18:00 | For carrying out civil activities of excavation for drains and roads over the 220 KV Power cables of 315MVA 400/220kV ICT-1, Shut down of both ICTs i.e. ICT#1 and ICT#2 is required for the safety of man & material as the Power Cables of both these ICTs are laid in parallel and also | PLANNED | Approved | 01-Sep-22 | 08:00 | 09-Sep-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|------------------------------|---|----------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 744 | RQ102489 | OCC_198 | sldcup_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT HARDUAGANJ (UP) | UPRVU NL | C | For carrying out civil activities of soil excavation work over the 220kV Power cables | 01/Sep/2022 | 08:00 | 09/Sep/2022 | 18:00 | For carrying out civil activities of excavation for drains and roads over the 220 KV Power cables of 315MVA 400/220kV ICT-1, Shut down of both ICTs i.e. ICT#1 and ICT#2 is required for the safety of man & material as the Power Cables of both these ICTs are laid in parallel and also | PLANNED | Approved | 01-Sep-22 | 08:00 | 09-Sep-22 | 18:00 | |
| 745 | RQ102687 | OCC_198 | bbmb_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BHAKRA_L-GANGUWAL (BB) CKT-2 | BBMB | D | Half yearly Mtc. | 30/Sep/2022 | 08:00 | 30/Sep/2022 | 18:00 | | PLANNED | Approved | 30-Sep-22 | 08:00 | 30-Sep-22 | 18:00 | |
| 746 | RQ102696 | OCC_198 | bbmb_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-2 | BBMB | D | Half yearly mtc. | 29/Sep/2022 | 08:00 | 29/Sep/2022 | 18:00 | | PLANNED | Approved | 29-Sep-22 | 08:00 | 29-Sep-22 | 18:00 | |
| 747 | RQ102406 | OCC_198 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BHIWANI-CHARKHI DADRI (BB) CKT-3 | BBMB | C | Stringing of 400 kV D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0 | 29/Sep/2022 | 08:00 | 30/Sep/2022 | 18:00 | | PLANNED | Approved | 29-Sep-22 | 08:00 | 30-Sep-22 | 18:00 | May be given subject to Haryana/BBMB consent |
| 748 | RQ102407 | OCC_198 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BHIWANI-CHARKHI DADRI (BB) CKT-4 | BBMB | C | Stringing of 400 kV D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0 | 29/Sep/2022 | 08:00 | 30/Sep/2022 | 18:00 | | PLANNED | Approved | 29-Sep-22 | 08:00 | 30-Sep-22 | 18:00 | May be given subject to Haryana/BBMB consent |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|------------------------------|--|------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 749 | RQ102404 | OCC_198 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BHIWANI-CHARKHI DADRI (BB) CKT-1 | BBMB | C | Stringing of 400 kv D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0 | 29/Sep/2022 | 08:00 | 30/Sep/2022 | 18:00 | | PLANNED | Approved | 29-Sep-22 | 08:00 | 30-Sep-22 | 18:00 | May be given subject to Haryana/BBMB consent |
| 750 | RQ102405 | OCC_198 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BHIWANI-CHARKHI DADRI (BB) CKT-2 | BBMB | C | Stringing of 400 kv D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0 | 29/Sep/2022 | 08:00 | 30/Sep/2022 | 18:00 | | PLANNED | Approved | 29-Sep-22 | 08:00 | 30-Sep-22 | 18:00 | May be given subject to Haryana/BBMB consent |
| 751 | RQ102691 | OCC_198 | bbmb_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BHATINDA (PS)-LEHRAMOHA BBAT(PS) (BBMB) CKT-1 | BBMB | D | Mtc. Of Line | 28/Sep/2022 | 08:00 | 28/Sep/2022 | 18:00 | | PLANNED | Approved | 28-Sep-22 | 08:00 | 28-Sep-22 | 18:00 | |
| 752 | RQ102697 | OCC_198 | bbmb_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-3 | BBMB | D | Half yearly mtc. | 27/Sep/2022 | 08:00 | 27/Sep/2022 | 18:00 | | PLANNED | Approved | 27-Sep-22 | 08:00 | 27-Sep-22 | 18:00 | |
| 753 | RQ102682 | OCC_198 | bbmb_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BHAKRA_R-JAMALPUR (BB) CKT-2 | BBMB | C | Replacement of Isolators | 26/Sep/2022 | 08:00 | 29/Sep/2022 | 18:00 | | PLANNED | Approved | 26-Sep-22 | 08:00 | 29-Sep-22 | 18:00 | May be given subject to Punjab consent |
| 754 | RQ102695 | OCC_198 | bbmb_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-1 | BBMB | D | Half yearly mtc. | 24/Sep/2022 | 08:00 | 24/Sep/2022 | 18:00 | | PLANNED | Approved | 24-Sep-22 | 08:00 | 24-Sep-22 | 18:00 | |
| 755 | RQ102686 | OCC_198 | bbmb_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BHAKRA_L-GANGUWAL (BB) CKT-1 | BBMB | D | Half yearly Mtc. | 24/Sep/2022 | 08:00 | 24/Sep/2022 | 18:00 | | PLANNED | Approved | 24-Sep-22 | 08:00 | 24-Sep-22 | 18:00 | |
| 756 | RQ102688 | OCC_198 | bbmb_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BHAKRA_L-GANGUWAL (BB) CKT-3 | BBMB | D | Half yearly Mtc. | 23/Sep/2022 | 08:00 | 23/Sep/2022 | 18:00 | | PLANNED | Approved | 23-Sep-22 | 08:00 | 23-Sep-22 | 18:00 | |
| 757 | RQ102286 | OCC_198 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV HISSAR(BB)-CHIRAWA(RS) (BB) CKT-1 | BBMB | D | For quartely maintenance & Tree Trimming under the Line requiring Shutdown | 22/Sep/2022 | 08:00 | 22/Sep/2022 | 18:00 | | PLANNED | Approved | 22-Sep-22 | 08:00 | 22-Sep-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|-------------------------------|--|------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 758 | RQ102681 | OCC_198 | bbmb_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV GANGUWAL-DHULKOTE (BB) CKT-2 | BBMB | D | Yearly Mtc. Of Line and Sub-Station Equipment | 21/Sep/2022 | 08:00 | 22/Sep/2022 | 18:00 | | PLANNED | Approved | 21-Sep-22 | 08:00 | 22-Sep-22 | 18:00 | |
| 759 | RQ102689 | OCC_198 | bbmb_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV BARNALA(PS)-SANGRUR(BB) (BBMB) CKT-1 | BBMB | D | Mtc. Of Line | 20/Sep/2022 | 08:00 | 20/Sep/2022 | 18:00 | | PLANNED | Approved | 20-Sep-22 | 08:00 | 20-Sep-22 | 18:00 | |
| 760 | RQ102685 | OCC_198 | bbmb_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV GANGUWAL-JAMALPUR (BB) CKT-2 | BBMB | C | Replacement of Isolators | 19/Sep/2022 | 08:00 | 22/Sep/2022 | 18:00 | | PLANNED | Approved | 19-Sep-22 | 08:00 | 22-Sep-22 | 18:00 | May be given subject to Punjab consent |
| 761 | RQ102013 | OCC_198 | sldcdv_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-3 | BBMB | D | to carry out Tan-Delta testing of C.Ts & CVTs and general maintenance work as per PMS. | 14/Sep/2022 | 12:00 | 14/Sep/2022 | 16:00 | | PLANNED | Approved | 14-Sep-22 | 12:00 | 14-Sep-22 | 16:00 | |
| 762 | RQ102009 | OCC_198 | sldcdv_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV DELHI RR(BB)-NARELA(DV) (BBMB) CKT-1 | BBMB | D | to carry out Tan-Delta testing of C.Ts & CVTs and general maintenance work as per PMS. | 14/Sep/2022 | 09:00 | 14/Sep/2022 | 12:00 | | PLANNED | Approved | 14-Sep-22 | 09:00 | 14-Sep-22 | 12:00 | |
| 763 | RQ102680 | OCC_198 | bbmb_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV GANGUWAL-DHULKOTE (BB) CKT-1 | BBMB | D | Yearly Mtc. Of Line and Sub-Station Equipment | 14/Sep/2022 | 08:00 | 15/Sep/2022 | 18:00 | | PLANNED | Approved | 14-Sep-22 | 08:00 | 15-Sep-22 | 18:00 | |
| 764 | RQ102012 | OCC_198 | sldcdv_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-2 | BBMB | D | to carry out Tan-Delta testing of C.Ts & CVTs and general maintenance work as per PMS. | 13/Sep/2022 | 12:00 | 13/Sep/2022 | 16:00 | | PLANNED | Approved | 13-Sep-22 | 12:00 | 13-Sep-22 | 16:00 | |
| 765 | RQ102010 | OCC_198 | sldcdv_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV DELHI RR(BB)-NARELA(DV) (BBMB) CKT-2 | BBMB | D | to carry out Tan-Delta testing of C.Ts & CVTs and general maintenance work as per PMS. | 13/Sep/2022 | 09:00 | 13/Sep/2022 | 12:00 | | PLANNED | Approved | 13-Sep-22 | 09:00 | 13-Sep-22 | 12:00 | |
| 766 | RQ102292 | OCC_198 | sldcrs_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1 | BBMB | D | For quartely maintenance & Tree Trimming under the Line requiring Shutdown | 13/Sep/2022 | 08:00 | 13/Sep/2022 | 18:00 | | PLANNED | Approved | 13-Sep-22 | 08:00 | 13-Sep-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|------------------------------|--|--------|---|---|-------------|-------|-------------|-------|----------------|---------|----------|-----------|-------|-----------|-------|---|
| 767 | RQ102011 | OCC_198 | sldcdv_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-1 | BBMB | D | to carry out Tan-Delta testing of C.Ts & CVTs and general maintenance work as per PMS. | 12/Sep/2022 | 12:00 | 12/Sep/2022 | 16:00 | | PLANNED | Approved | 12-Sep-22 | 12:00 | 12-Sep-22 | 16:00 | |
| 768 | RQ102683 | OCC_198 | bbmb_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV GANGUWAL-JAMALPUR (BB) CKT-1 | BBMB | C | Replacement of Isolators | 12/Sep/2022 | 08:00 | 15/Sep/2022 | 18:00 | | PLANNED | Approved | 12-Sep-22 | 08:00 | 15-Sep-22 | 18:00 | May be given subject to Punjab consent |
| 769 | RQ102293 | OCC_198 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2 | BBMB | C | For replacement of Main bus isoator at 220KV GSS BBMB Dadri | 06/Sep/2022 | 08:00 | 09/Sep/2022 | 18:00 | | PLANNED | Approved | 06-Sep-22 | 08:00 | 09-Sep-22 | 18:00 | May be given subject to Rajasthan consent |
| 770 | RQ102679 | OCC_198 | bbmb_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV CHARKHI DADRI(BB)-MAHINDERGARH(HV) (BB) CKT-2 | BBMB | C | Automation works | 05/Sep/2022 | 08:00 | 10/Sep/2022 | 18:00 | | PLANNED | Approved | 05-Sep-22 | 08:00 | 10-Sep-22 | 18:00 | May be given subject to Haryana consent |
| 771 | RQ102684 | OCC_198 | bbmb_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV GANGUWAL-JAMALPUR (BB) CKT-2 | BBMB | C | Replacement of Isolators | 05/Sep/2022 | 08:00 | 08/Sep/2022 | 18:00 | | PLANNED | Approved | 05-Sep-22 | 08:00 | 08-Sep-22 | 18:00 | May be given subject to Punjab consent |
| 772 | RQ102813 | OCC_198 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV JALANDHAR-PONG (BB) CKT-1 | BBMB | D | NON - AUTO MODE required for OPGW installation works under Northern Region OPGW Strengthening Scheme (NROSS). | 01/Sep/2022 | 07:00 | 30/Sep/2022 | 18:00 | Kindly Approve | PLANNED | Approved | 01-Sep-22 | 07:00 | 30-Sep-22 | 18:00 | |
| 773 | RQ102814 | OCC_198 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV JALANDHAR-PONG (BB) CKT-2 | BBMB | D | NON - AUTO MODE required for OPGW installation works under Northern Region OPGW Strengthening Scheme (NROSS). | 01/Sep/2022 | 07:00 | 30/Sep/2022 | 18:00 | Kindly Approve | PLANNED | Approved | 01-Sep-22 | 07:00 | 30-Sep-22 | 18:00 | |
| 774 | RQ102266 | OCC_198 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV RAPS_A(NP)-SAKATPURA(RS) (RS) CKT-2 | RRVPNL | D | Quartly maintenance work and Testing of Equipment | 30/Sep/2022 | 08:00 | 30/Sep/2022 | 18:00 | | PLANNED | Approved | 30-Sep-22 | 08:00 | 30-Sep-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|------------------------------|--|------------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|------------------------------------|
| 775 | RQ102252 | OCC_198 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV RAPS_B(NP)-SAKATPURA(RS) (RS) CKT-1 | RRVPL | D | Quarterly maintenance work and Testing of Equipment | 29/Sep/2022 | 08:00 | 29/Sep/2022 | 18:00 | | PLANNED | Approved | 29-Sep-22 | 08:00 | 29-Sep-22 | 18:00 | |
| 776 | RQ102250 | OCC_198 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV DEBARI(RS)-RAPS_A(NP) (RS) CKT-1 | RRVPL | D | General Maintenance & Tree trimming Work | 25/Sep/2022 | 08:00 | 25/Sep/2022 | 18:00 | | PLANNED | Approved | 25-Sep-22 | 08:00 | 25-Sep-22 | 18:00 | |
| 777 | RQ102265 | OCC_198 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV RAPS_A(NP)-SAKATPURA(RS) (RS) CKT-1 | RRVPL | D | Quarterly maintenance work and Testing of Equipment | 23/Sep/2022 | 08:00 | 23/Sep/2022 | 18:00 | | PLANNED | Approved | 23-Sep-22 | 08:00 | 23-Sep-22 | 18:00 | |
| 778 | RQ102256 | OCC_198 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV ANTA(NT)-SAKATPURA(RS) (RS) CKT-1 | RRVPL | D | Quarterly maintenance work and Testing of Equipment | 22/Sep/2022 | 08:00 | 22/Sep/2022 | 18:00 | | PLANNED | Approved | 22-Sep-22 | 08:00 | 22-Sep-22 | 18:00 | |
| 779 | RQ102258 | OCC_198 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BADARPUR(NT)-ALWAR MIA(RS) (RS) CKT-1 | RRVPL | C | For Bay / Line maintenance & tree trimming work under line | 14/Sep/2022 | 08:00 | 18/Sep/2022 | 18:00 | | PLANNED | Approved | 14-Sep-22 | 08:00 | 18-Sep-22 | 18:00 | |
| 780 | RQ102436 | OCC_198 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV JAIPUR SOUTH(PG)-SEZJAIPUR(RS) (RS) CKT-1 | RRVPL | D | For AMP Work of Line & bay equipments | 06/Sep/2022 | 08:00 | 06/Sep/2022 | 18:00 | | PLANNED | Approved | 06-Sep-22 | 08:00 | 06-Sep-22 | 18:00 | |
| 781 | RQ102394 | OCC_198 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-2 | RRVPL | D | AMP of relay and Line Equipment | 05/Sep/2022 | 08:00 | 05/Sep/2022 | 18:00 | | PLANNED | Approved | 05-Sep-22 | 08:00 | 05-Sep-22 | 18:00 | |
| 782 | RQ102393 | OCC_198 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-1 | RRVPL | D | AMP of relay and Line Equipment | 04/Sep/2022 | 08:00 | 04/Sep/2022 | 18:00 | | PLANNED | Approved | 04-Sep-22 | 08:00 | 04-Sep-22 | 18:00 | |
| 783 | RQ102132 | OCC_198 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV UNCHAHAH(NT)-RAEBAREILLY(PG) (PG) CKT-3 | POWER GRID | C | Transmission Line Diversion work due to construction of Ganga Expressway by UPEIDA | 30/Sep/2022 | 08:00 | 07/Oct/2022 | 18:00 | | PLANNED | Approved | 30-Sep-22 | 08:00 | 07-Oct-22 | 18:00 | May be given subject to UP consent |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|------------------------------|--|------------|---|---|-------------|-------|-------------|-------|----------------|---------|----------|-----------|-------|-----------|-------|--------------------------|
| 784 | RQ102412 | OCC_198 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV HEERAPURA(RS)- I.G.NAGAR(RS) (PG) CKT-1 | POWER GRID | D | AMP Work of Powergrid owned line & Main bay at RVPN Heerapura SS | 29/Sep/2022 | 08:00 | 29/Sep/2022 | 18:00 | | PLANNED | Approved | 29-Sep-22 | 08:00 | 29-Sep-22 | 18:00 | |
| 785 | RQ102444 | OCC_198 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV KISHENPUR(PG)-SARNA(PS) (PG) CKT-2 | POWER GRID | D | FOR AMP WORKS | 27/Sep/2022 | 10:00 | 27/Sep/2022 | 17:00 | Kindly Approve | PLANNED | Approved | 27-Sep-22 | 10:00 | 27-Sep-22 | 17:00 | |
| 786 | RQ102845 | OCC_198 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-1 | POWER GRID | D | AMP works of Line Bay equipments (Testing, Tightning and Cleaning work) and Permanent Restoration work of location No. 131. | 27/Sep/2022 | 09:00 | 29/Sep/2022 | 18:00 | KINDLY APPROVE | PLANNED | Rejected | | | | | PG commnets/NHPC consent |
| 787 | RQ102846 | OCC_198 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-2 | POWER GRID | D | AMP works of Line Bay equipments (Testing, Tightning and Cleaning work) and Permanent Restoration work of location No. 131. | 27/Sep/2022 | 09:00 | 29/Sep/2022 | 18:00 | KINDLY APPROVE | PLANNED | Rejected | | | | | PG commnets/NHPC consent |
| 788 | RQ102445 | OCC_198 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SARNA(PS)-DASUYA(PS) (PG) CKT-1 | POWER GRID | D | FOR AMP WORKS | 26/Sep/2022 | 10:00 | 26/Sep/2022 | 17:00 | Kindly Approve | PLANNED | Approved | 26-Sep-22 | 10:00 | 26-Sep-22 | 17:00 | |
| 789 | RQ102251 | OCC_198 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1 | POWER GRID | D | General Maintenance & Tree trimming Work | 26/Sep/2022 | 08:00 | 26/Sep/2022 | 18:00 | | PLANNED | Approved | 26-Sep-22 | 08:00 | 26-Sep-22 | 18:00 | |
| 790 | RQ102849 | OCC_198 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV KISHENPUR(PG)-SARNA(PS) (PG) CKT-2 | POWER GRID | D | AMP works of Line Bay equipments (Testing, Tightning and Cleaning work). | 24/Sep/2022 | 10:00 | 24/Sep/2022 | 18:00 | KINDLY APPROVE | PLANNED | Approved | 24-Sep-22 | 10:00 | 24-Sep-22 | 18:00 | |
| 791 | RQ102850 | OCC_198 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV KISHENPUR(PG)-UDHAMPUR(PDD) (PG) CKT-2 | POWER GRID | D | Line AMP Work Spacer ,Vibration damper loose | 23/Sep/2022 | 10:00 | 23/Sep/2022 | 18:00 | KINDLY APPROVE | PLANNED | Approved | 23-Sep-22 | 10:00 | 23-Sep-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|------------------------------|---|------------|---|--|-------------|-------|-------------|-------|----------------|---------|----------|-----------|-------|-----------|-------|----------------------------|
| 792 | RQ102848 | OCC_198 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV KISHENPUR(PG)-SARNA(PS) (PG) CKT-1 | POWER GRID | D | AMP works of Line Bay equipments (Testing, Tightning and Cleaning work). | 22/Sep/2022 | 10:00 | 30/Sep/2022 | 18:00 | KINDLY APPROVE | PLANNED | Approved | 22-Sep-22 | 10:00 | 30-Sep-22 | 18:00 | |
| 793 | RQ102071 | OCC_198 | ntpcos_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV KANPUR(PG)-UNCHAHAHAR(NT) (PG) CKT-2 | POWER GRID | D | Bay equipment testing | 22/Sep/2022 | 08:00 | 23/Sep/2022 | 18:00 | | PLANNED | Approved | 22-Sep-22 | 08:00 | 23-Sep-22 | 18:00 | |
| 794 | RQ102257 | OCC_198 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV ANTA(NT)-SAWAIMADH OPUR(RS) (PG) CKT-1 | POWER GRID | D | For Half yearly Maintenance at 220kV GSS SWM | 22/Sep/2022 | 08:00 | 22/Sep/2022 | 18:00 | | PLANNED | Approved | 22-Sep-22 | 08:00 | 22-Sep-22 | 18:00 | |
| 795 | RQ102749 | OCC_198 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV DHAULIGANGA(NH)-PITHORAGARH(PG) (PG) CKT-1 | POWER GRID | C | Shifting & final connection of lines at Jauljibi, Pithoragarh & Bareilly SS | 20/Sep/2022 | 08:00 | 30/Sep/2022 | 18:00 | | PLANNED | Rejected | | | | | May be planned in November |
| 796 | RQ102748 | OCC_198 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV PITHORAGARH(PG)-BAREILLY(UP) (PG) CKT-1 | POWER GRID | C | Shifting & final connection of lines at Jauljibi, Pithoragarh & Bareilly SS | 20/Sep/2022 | 08:00 | 30/Sep/2022 | 18:00 | | PLANNED | Rejected | | | | | May be planned in November |
| 797 | RQ102750 | OCC_198 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV DHAULIGANGA(NH)-BAREILLY(UP) (PG) CKT-1 | POWER GRID | C | Shifting & final connection of lines at Jauljibi, Pithoragarh & Bareilly SS | 20/Sep/2022 | 08:00 | 30/Sep/2022 | 18:00 | | PLANNED | Rejected | | | | | May be planned in November |
| 798 | RQ102387 | OCC_198 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2 | POWER GRID | D | LINE BAY AMP | 19/Sep/2022 | 08:00 | 19/Sep/2022 | 18:00 | | PLANNED | Approved | 19-Sep-22 | 08:00 | 19-Sep-22 | 18:00 | |
| 799 | RQ102228 | OCC_198 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV ALLAHABAD(PG)-JHUSI(UP) (PG) CKT-1 | POWER GRID | D | Line side equipment AMP at Allahabad SS and Replacement of Arcing Horn at Location No. 63 and 69 | 17/Sep/2022 | 08:00 | 17/Sep/2022 | 18:00 | | PLANNED | Approved | 17-Sep-22 | 08:00 | 17-Sep-22 | 18:00 | |
| 800 | RQ102291 | OCC_198 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-1 | POWER GRID | D | Quarterly maintenance work | 15/Sep/2022 | 08:00 | 15/Sep/2022 | 18:00 | | PLANNED | Approved | 15-Sep-22 | 08:00 | 15-Sep-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|------------------------------|--|------------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|---|
| 801 | RQ102385 | OCC_198 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SAWAIMADH OPUR(RS)-DAUSA(RS) (PG) CKT-1 | POWER GRID | C | NHAI Diversion Work | 10/Sep/2022 | 08:00 | 20/Sep/2022 | 18:00 | | PLANNED | Approved | 10-Sep-22 | 08:00 | 20-Sep-22 | 18:00 | Could be given subject to Rajasthan consent |
| 802 | RQ102388 | OCC_198 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1 | POWER GRID | C | NHAI Diversion Work | 10/Sep/2022 | 08:00 | 20/Sep/2022 | 18:00 | | PLANNED | Approved | 10-Sep-22 | 08:00 | 20-Sep-22 | 18:00 | Could be given subject to Rajasthan consent |
| 803 | RQ102416 | OCC_198 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV HISSAR(PG)-HISSAR IA(HV) (PG) CKT-2 | POWER GRID | D | TL AMP work and applying insulation sleeve on bottom conductor 01-02 span | 08/Sep/2022 | 10:00 | 08/Sep/2022 | 18:00 | | PLANNED | Approved | 08-Sep-22 | 10:00 | 08-Sep-22 | 18:00 | |
| 804 | RQ102287 | OCC_198 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV LALSOTE(RS)-DAUSA(RS) (PG) CKT-1 | POWER GRID | D | Quarterly maintenance work | 08/Sep/2022 | 09:30 | 08/Sep/2022 | 15:30 | | PLANNED | Approved | 08-Sep-22 | 09:30 | 08-Sep-22 | 15:30 | |
| 805 | RQ102290 | OCC_198 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1 | POWER GRID | D | Quarterly maintenance work | 08/Sep/2022 | 09:30 | 08/Sep/2022 | 15:30 | | PLANNED | Approved | 08-Sep-22 | 09:30 | 08-Sep-22 | 15:30 | |
| 806 | RQ102254 | OCC_198 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV INDIRA NAGAR(RS)-HEERAPURA(RS) (PG) CKT-1 | POWER GRID | D | Quarterly maintenance of Bay Equipment | 08/Sep/2022 | 08:00 | 08/Sep/2022 | 18:00 | | PLANNED | Approved | 08-Sep-22 | 08:00 | 08-Sep-22 | 18:00 | |
| 807 | RQ102415 | OCC_198 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV HISSAR(PG)-HISSAR IA(HV) (PG) CKT-1 | POWER GRID | D | TL AMP work and applying insulation sleeve on bottom conductor 01-02 span | 07/Sep/2022 | 10:00 | 07/Sep/2022 | 18:00 | | PLANNED | Approved | 07-Sep-22 | 10:00 | 07-Sep-22 | 18:00 | |
| 808 | RQ102260 | OCC_198 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BASSI(PG)-INDIRA NAGAR(RS) (PG) CKT-1 | POWER GRID | D | Quarterly maintenance of Bay Equipment | 07/Sep/2022 | 08:00 | 07/Sep/2022 | 18:00 | | PLANNED | Approved | 07-Sep-22 | 08:00 | 07-Sep-22 | 18:00 | |
| 809 | RQ102386 | OCC_198 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1 | POWER GRID | D | For AMP of Line Bay equipments at Bhilwara end | 07/Sep/2022 | 08:00 | 07/Sep/2022 | 18:00 | | PLANNED | Approved | 07-Sep-22 | 08:00 | 07-Sep-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|------------------------------|---|------------|---|--|-------------|-------|-------------|-------|----------------|---------|----------|-----------|-------|-----------|-------|--|---|
| 810 | RQ102847 | OCC_198 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-4 | POWER GRID | D | AMP works of Line Bay equipments (Testing, Tightning and Cleaning work) and Arching Horns loose /Vibration damper Loose. | 06/Sep/2022 | 10:00 | 06/Sep/2022 | 18:00 | KINDLY APPROVE | PLANNED | Rejected | | | | | | May be taken up in next OCC as per NHPC |
| 811 | RQ102194 | OCC_198 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV TANAKPUR(NH)-CBGANJ(UP) (PG) CKT-1 | POWER GRID | D | For crossing of 220KV D/C Bareilly (UPPTCL)-Amariya Line | 06/Sep/2022 | 08:00 | 07/Sep/2022 | 18:00 | | PLANNED | Rejected | | | | | | May be planned in next OCC |
| 812 | RQ102193 | OCC_198 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SITARGANJ(PG)-CBGANJ(UP) (PG) CKT-1 | POWER GRID | D | For crossing of 220KV D/C Bareilly (UPPTCL)-Amariya Line | 06/Sep/2022 | 08:00 | 07/Sep/2022 | 18:00 | | PLANNED | Rejected | | | | | | May be planned in next OCC |
| 813 | RQ102788 | OCC_198 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV KARGIL-KHALSTI (PG) CKT-1 | POWER GRID | D | RECTIFICATION OF SHUT DOWN NATURE DEFECTS IN LINES | 01/Sep/2022 | 09:30 | 01/Sep/2022 | 17:30 | Kindly Approve | PLANNED | Approved | 25-Sep-22 | 09:30 | 25-Sep-22 | 17:30 | May be given subject to JK/Ladakh/NHPC consent | |
| 814 | RQ102787 | OCC_198 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV ALUSTENG-DRASS (PG) CKT-1 | POWER GRID | D | RECTIFICATION OF SHUT DOWN NATURE DEFECTS IN LINES | 01/Sep/2022 | 09:30 | 01/Sep/2022 | 17:30 | Kindly Approve | PLANNED | Approved | 25-Sep-22 | 09:30 | 25-Sep-22 | 17:30 | May be given subject to JK/Ladakh/NHPC consent | |
| 815 | RQ102306 | OCC_198 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV KANPUR(PG)-UNCHAHAHAR(NT) (PG) CKT-3 | POWER GRID | D | For fixing of loose cottle bolt of pilot string at loc 445 & areal patrolling defect rectification | 01/Sep/2022 | 09:00 | 01/Sep/2022 | 18:00 | | PLANNED | Approved | 01-Sep-22 | 09:00 | 01-Sep-22 | 18:00 | | |
| 816 | RQ102032 | OCC_198 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV FATEHPUR(PG)-FATEHPUR(UP) (UP) CKT-1 | UPPTCL | D | AMP work | 28/Sep/2022 | 10:00 | 28/Sep/2022 | 18:00 | | PLANNED | Approved | 28-Sep-22 | 10:00 | 28-Sep-22 | 18:00 | | |
| 817 | RQ101936 | OCC_198 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SULTANPUR(UP)-TANDA(NT) (UP) CKT-2 | UPPTCL | D | For routine bay maintenance | 26/Sep/2022 | 10:00 | 26/Sep/2022 | 18:00 | | PLANNED | Approved | 26-Sep-22 | 10:00 | 26-Sep-22 | 18:00 | | |

| | | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|------------------------------|---|------------------------|---|--|-------------|-------|-------------|-------|---|---------|----------|-----------|-------|-----------|-------|------------------------------------|-----------------|
| 818 | RQ101937 | OCC_198 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV TANDA-BASTI (UP) CKT-1 | UPPTCL | D | FOR CHANGING OF VERY OLD DISC INSULATOR BY POLYMER INSULATOR | 24/Sep/2022 | 10:00 | 25/Sep/2022 | 18:00 | 220KV BASTI S/S WILL BE FED FROM 220KV BASTI (400)-BASTI(220) LINE AND 220KV BASTI - BANSI LINE (NO SUPPLY INTERRUPTION) | PLANNED | Approved | 24-Sep-22 | 10:00 | 25-Sep-22 | 18:00 | | |
| 819 | RQ102375 | OCC_198 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV PANTNAGAR(UK)-BAREILLY(UP) (UP) CKT-1 | UPPTCL | C | For crossing of 220KV D/C Bareilly (UPPTCL)-Amariya Line and replacement of CRP. | 14/Sep/2022 | 08:30 | 15/Sep/2022 | 18:00 | | PLANNED | Approved | 14-Sep-22 | 08:30 | 15-Sep-22 | 18:00 | May be given subject to UK consent | |
| 820 | RQ101935 | OCC_198 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV PANTNAGAR(UK)-BAREILLY(UP) (UP) CKT-1 | UPPTCL | C | for Relay Panel replacement | 14/Sep/2022 | 08:30 | 15/Sep/2022 | 18:00 | | PLANNED | Rejected | | | | | | Duplicate Entry |
| 821 | RQ102033 | OCC_198 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV MAINPURI(PG)-SIRSAGANJ(UP) (UP) CKT-1 | UPPTCL | D | AMP work | 09/Sep/2022 | 10:00 | 09/Sep/2022 | 18:00 | | PLANNED | Approved | 09-Sep-22 | 10:00 | 09-Sep-22 | 18:00 | | |
| 822 | RQ102042 | OCC_198 | ntpcos_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV UNCHAHAR(NT)-FATEHPUR(UP) (UP) CKT-1 | UPPTCL | D | Bay equipment testing | 05/Sep/2022 | 08:00 | 06/Sep/2022 | 18:00 | | PLANNED | Approved | 05-Sep-22 | 08:00 | 06-Sep-22 | 18:00 | | |
| 823 | RQ102729 | OCC_198 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV FATEHGARH_I(PG)-RENEW SUNWAVE SL_FGRAH_PG (RSWPL) (RENEW SUN WAVE (RSWPL)) CKT-1 | RENEW SUN WAVE (RSWPL) | D | For erection and commissioning works in TBC Bay | 27/Sep/2022 | 17:00 | 30/Sep/2022 | 23:00 | | PLANNED | Approved | 27-Sep-22 | 19:00 | 30-Sep-22 | 23:00 | May be given after 1900 Hrs | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|-------------------------------|--|--------------------|---|--|-------------|-------|-------------|-------|----------------|---------|----------|-----------|-------|-----------|-------|--|
| 824 | RQ102690 | OCC_198 | bbmb_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV BARNALA(BB)-LEHRAMOHA BBAT(PS) (PSTCL) CKT-1 | PSTCL | D | Mtc. Of Line | 27/Sep/2022 | 08:00 | 27/Sep/2022 | 18:00 | | PLANNED | Approved | 27-Sep-22 | 08:00 | 27-Sep-22 | 18:00 | |
| 825 | RQ102443 | OCC_198 | cpcc2_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV AMRITSAR(PG)-VERPAL(PS) (PSTCL) CKT-2 | PSTCL | D | FOR AMP WORKS | 22/Sep/2022 | 10:00 | 22/Sep/2022 | 13:00 | Kindly Approve | PLANNED | Approved | 22-Sep-22 | 10:00 | 22-Sep-22 | 13:00 | |
| 826 | RQ102493 | OCC_198 | cpcc2_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV LUDHIANA(PG)-SAHNEWAL(PS) (PSTCL) CKT-2 | PSTCL | D | For AMP work | 16/Sep/2022 | 09:00 | 16/Sep/2022 | 17:00 | Kindly Approve | PLANNED | Approved | 16-Sep-22 | 09:00 | 16-Sep-22 | 17:00 | |
| 827 | RQ102492 | OCC_198 | cpcc2_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV LUDHIANA(PG)-LALTOKALAN(PS) (PSTCL) CKT-2 | PSTCL | D | FOR AMP WORKS | 15/Sep/2022 | 09:00 | 15/Sep/2022 | 17:00 | Kindly Approve | PLANNED | Approved | 15-Sep-22 | 09:00 | 15-Sep-22 | 17:00 | |
| 828 | RQ102537 | OCC_198 | cpcc2_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV JALANDHAR(PG)-KANJAL(PS) (PSTCL) CKT-2 | PSTCL | D | For AMP work | 14/Sep/2022 | 10:00 | 14/Sep/2022 | 14:00 | Kindly Approve | PLANNED | Approved | 14-Sep-22 | 10:00 | 14-Sep-22 | 14:00 | |
| 829 | RQ102496 | OCC_198 | cpcc2_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV DANDHARIKALANI(PS)-LUDHIANA(PG) (PSTCL) CKT-1 | PSTCL | D | FOR AMP WORKS | 13/Sep/2022 | 09:00 | 13/Sep/2022 | 17:00 | Kindly Approve | PLANNED | Approved | 13-Sep-22 | 09:00 | 13-Sep-22 | 17:00 | |
| 830 | RQ102536 | OCC_198 | cpcc2_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV JALANDHAR(PG)-KANJAL(PS) (PSTCL) CKT-1 | PSTCL | D | FOR AMP WORKS | 07/Sep/2022 | 09:00 | 07/Sep/2022 | 14:00 | Kindly Approve | PLANNED | Approved | 07-Sep-22 | 09:00 | 07-Sep-22 | 14:00 | |
| 831 | RQ102411 | OCC_198 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV HEERAPURA(RS)-MANSAROVAR(RS) (PG) CKT-1 | POWER GRID,R RVPNL | D | AMP Work of Powergrid owned line & Main bay at RVPN Heerapura SS | 27/Sep/2022 | 08:00 | 27/Sep/2022 | 18:00 | | PLANNED | Approved | 27-Sep-22 | 08:00 | 27-Sep-22 | 18:00 | |
| 832 | RQ102283 | OCC_198 | sldcrs_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV AGRA(PG)-SIKANDRA(UP) (PG) CKT-1 | POWER GRID,R RVPNL | D | For line maintenance work | 16/Sep/2022 | 08:00 | 16/Sep/2022 | 18:00 | | PLANNED | Approved | 16-Sep-22 | 08:00 | 16-Sep-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|------------------------------|---|--------------------|---|--|-------------|-------|-------------|-------|----------------------------|---------|----------|-----------|-------|-----------|-------|--|
| 833 | RQ102273 | OCC_198 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV AGRA(PG)-BHARATPUR(RS) (PG) CKT-1 | POWER GRID,R RVPNL | D | For bay and line maintenance work | 15/Sep/2022 | 08:00 | 15/Sep/2022 | 18:00 | | PLANNED | Approved | 15-Sep-22 | 08:00 | 15-Sep-22 | 18:00 | |
| 834 | RQ102259 | OCC_198 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BASSI(PG)-BAGRU(RS) (PG) CKT-1 | POWER GRID,R RVPNL | D | For quarterly maintenance work of whole grid sub-station | 04/Sep/2022 | 08:00 | 04/Sep/2022 | 18:00 | | PLANNED | Approved | 04-Sep-22 | 08:00 | 04-Sep-22 | 18:00 | |
| 835 | RQ102737 | OCC_198 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BAHADURGA RH(PG)-NUNAJRA(HV) (HVPNL) CKT-2 | HVPNL | D | FOR AMP WORK | 25/Sep/2022 | 08:00 | 25/Sep/2022 | 18:00 | | PLANNED | Approved | 25-Sep-22 | 08:00 | 25-Sep-22 | 18:00 | |
| 836 | RQ102693 | OCC_198 | bbmb_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV PANIPATTH(HV)-PANIPAT(BB) (HVPNL) CKT-3 | HVPNL | D | Half yearly mtc. | 23/Sep/2022 | 08:00 | 23/Sep/2022 | 18:00 | | PLANNED | Approved | 23-Sep-22 | 08:00 | 23-Sep-22 | 18:00 | |
| 837 | RQ102694 | OCC_198 | bbmb_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV PANIPATTH(HV)-PANIPAT(BB) (HVPNL) CKT-4 | HVPNL | D | Half yearly mtc. | 22/Sep/2022 | 08:00 | 22/Sep/2022 | 18:00 | | PLANNED | Approved | 22-Sep-22 | 08:00 | 22-Sep-22 | 18:00 | |
| 838 | RQ102698 | OCC_198 | bbmb_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV PANIPAT(BB)-CHAJPUR(HV) (HVPNL) CKT-2 | HVPNL | D | Half yearly mtc. | 21/Sep/2022 | 08:00 | 21/Sep/2022 | 18:00 | | PLANNED | Approved | 21-Sep-22 | 08:00 | 21-Sep-22 | 18:00 | |
| 839 | RQ102692 | OCC_198 | bbmb_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV PANIPATTH(HV)-PANIPAT(BB) (HVPNL) CKT-1 | HVPNL | D | Half yearly mtc. | 20/Sep/2022 | 08:00 | 20/Sep/2022 | 18:00 | | PLANNED | Approved | 20-Sep-22 | 08:00 | 20-Sep-22 | 18:00 | |
| 840 | RQ102593 | OCC_198 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV MANESAR(PG)-BADSHAHPUR(HV) (HVPNL) CKT-2 | HVPNL | D | AMP WORK | 15/Sep/2022 | 08:00 | 15/Sep/2022 | 18:00 | LINE IS ANTI-THEFT CHARGED | PLANNED | Approved | 15-Sep-22 | 08:00 | 15-Sep-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|------------------------------|---|-------|---|---|-------------|-------|-------------|-------|----------------------------|---------|----------|-----------|-------|-----------|-------|--|
| 841 | RQ102592 | OCC_198 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV MANESAR(PG)-BADSHAHPUR (HV) (HVPNL) CKT-1 | HVPNL | D | FOR AMP WORK | 08/Sep/2022 | 08:00 | 08/Sep/2022 | 18:00 | LINE IS ANTI-THEFT CHARGED | PLANNED | Approved | 08-Sep-22 | 08:00 | 08-Sep-22 | 18:00 | |
| 842 | RQ102413 | OCC_198 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV HISSAR(PG)-SAGWAN(HV) (HVPNL) CKT-1 | HVPNL | D | For OPGW clearance rectification | 07/Sep/2022 | 08:00 | 07/Sep/2022 | 18:00 | | PLANNED | Approved | 07-Sep-22 | 08:00 | 07-Sep-22 | 18:00 | |
| 843 | RQ102414 | OCC_198 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV HISSAR(PG)-SAGWAN(HV) (HVPNL) CKT-2 | HVPNL | D | For OPGW clearance rectification | 07/Sep/2022 | 08:00 | 07/Sep/2022 | 18:00 | | PLANNED | Approved | 07-Sep-22 | 08:00 | 07-Sep-22 | 18:00 | |
| 844 | RQ102736 | OCC_198 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BAHADURGA RH(PG)-NUNAJRA(HV) (HVPNL) CKT-1 | HVPNL | D | FOR AMP WORK | 06/Sep/2022 | 08:00 | 06/Sep/2022 | 18:00 | | PLANNED | Approved | 06-Sep-22 | 08:00 | 06-Sep-22 | 18:00 | |
| 845 | RQ102620 | OCC_198 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV MANESAR(PG)-MAU(HV) (HVPNL) CKT-2 | HVPNL | D | TESTING VALIDATION OF OPERATION FROM RTAMC AND LOCAL SCADA AFTER SCADA UPGRADATION WORK | 04/Sep/2022 | 14:00 | 04/Sep/2022 | 16:00 | | PLANNED | Approved | 04-Sep-22 | 14:00 | 04-Sep-22 | 16:00 | |
| 846 | RQ102619 | OCC_198 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV MANESAR(PG)-MAU(HV) (HVPNL) CKT-1 | HVPNL | D | TESTING VALIDATION OF OPERATION FROM RTAMC AND LOCAL SCADA AFTER SCADA UPGRADATION WORK | 04/Sep/2022 | 12:00 | 04/Sep/2022 | 14:00 | | PLANNED | Approved | 04-Sep-22 | 12:00 | 04-Sep-22 | 14:00 | |
| 847 | RQ102622 | OCC_198 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV MANESAR(PG)-BADSHAHPUR (HV) (HVPNL) CKT-2 | HVPNL | D | TESTING VALIDATION OF OPERATION FROM RTAMC AND LOCAL SCADA AFTER SCADA UPGRADATION WORK | 04/Sep/2022 | 10:00 | 04/Sep/2022 | 12:00 | | PLANNED | Approved | 04-Sep-22 | 10:00 | 04-Sep-22 | 12:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|-------------------------------|--|-----------------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|---|
| 848 | RQ102621 | OCC_198 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV MANESAR(PG)-BADSHAHPUR (HV) (HVPNL) CKT-1 | HVPNL | D | TESTING VALIDATION OF OPERATION FROM RTAMC AND LOCAL SCADA AFTER SCADA UPGRADATION WORK | 04/Sep/2022 | 08:00 | 04/Sep/2022 | 10:00 | | PLANNED | Approved | 04-Sep-22 | 08:00 | 04-Sep-22 | 10:00 | |
| 849 | RQ102728 | OCC_198 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV FATEHGARH_I(PG)-RENEW_JHARKHAND 3 SL_FGARH_PG (RSEJ3PL) (RSEJ3PL) CKT-1 | RSEJ3PL | D | For erection and commissioning works in TBC Bay | 22/Sep/2022 | 17:00 | 26/Sep/2022 | 23:00 | | PLANNED | Approved | 22-Sep-22 | 19:00 | 26-Sep-22 | 23:00 | May be given after 1900 Hrs |
| 850 | RQ102659 | OCC_198 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV PIRANKALIYA R(UK)-ROORKEE(PG) (PTCUL) CKT-2 | PTCUL | D | AMP WORK | 22/Sep/2022 | 08:00 | 22/Sep/2022 | 18:00 | | PLANNED | Approved | 22-Sep-22 | 08:00 | 22-Sep-22 | 18:00 | |
| 851 | RQ102657 | OCC_198 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV ROORKEE(PG)-RAMNAGAR(UK) (PTCUL) CKT-1 | PTCUL | D | AMP WORK | 20/Sep/2022 | 08:00 | 20/Sep/2022 | 18:00 | | PLANNED | Approved | 20-Sep-22 | 08:00 | 20-Sep-22 | 18:00 | |
| 852 | RQ102658 | OCC_198 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV PIRANKALIYA R(UK)-ROORKEE(PG) (PTCUL) CKT-1 | PTCUL | D | FOR AMP WORK | 08/Sep/2022 | 08:00 | 08/Sep/2022 | 18:00 | | PLANNED | Approved | 08-Sep-22 | 08:00 | 08-Sep-22 | 18:00 | |
| 853 | RQ102398 | OCC_198 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV DEHRADUN(PG)-JHAJRA(UK) (PTCUL) CKT-1 | PTCUL | D | AMP Work of line bay | 05/Sep/2022 | 08:00 | 05/Sep/2022 | 18:00 | | PLANNED | Approved | 05-Sep-22 | 08:00 | 05-Sep-22 | 18:00 | |
| 854 | RQ102384 | OCC_198 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV BIKANER(PG)-SBSRPC_11 SL_BKN_PG (SBSRPC-11) (SBSRPC-11) CKT-1 | SBSRPC-11 | D | FOR CT OIL SAMPLING WORK | 20/Sep/2022 | 18:00 | 20/Sep/2022 | 22:00 | | PLANNED | Approved | 20-Sep-22 | 18:00 | 20-Sep-22 | 22:00 | |
| 855 | RQ101770 | OCC_198 | sldchp_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV CHAMERA_3(NH)-BUDHIL(LB) (LB) CKT-1 | GREEN KO BUDHIL | D | String work of 440kV Lahal- Rajera line between tower no. 08 to 09 by HPPTCL | 18/Sep/2022 | 07:00 | 18/Sep/2022 | 19:00 | | PLANNED | Rejected | | | | | Budhil denied consent in view of Hydro generation |

| | | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|------------------------------|---|-----------------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|-----------------------------|---|
| 856 | RQ101769 | OCC_198 | sldchp_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV CHAMERA_3(NH)-BUDHIL(LB) (LB) CKT-1 | GREEN KO BUDHIL | D | String work of 440kV Lahal- Rajera line between tower no. 08 to 09 by HPPTCL | 01/Sep/2022 | 07:00 | 01/Sep/2022 | 19:00 | | PLANNED | Rejected | | | | | | Budhil denied consent in view of Hydro generation |
| 857 | RQ102382 | OCC_198 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV TATA NOORSAR SL_BKN PG (TPGEL)-BIKANER(PG) (TPGEL) CKT-1 | TPGEL | D | FOR CT OIL SAMPLING WORK | 17/Sep/2022 | 18:00 | 17/Sep/2022 | 22:00 | | PLANNED | Approved | 17-Sep-22 | 19:00 | 17-Sep-22 | 23:00 | May be given from 1900 Hrs | |
| 858 | RQ102726 | OCC_198 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV FATEHGARH_I(PG)-AHEJ3L PSS HB_FGRAH_PG (AHEJ3L) (AHEJ3L) CKT-1 | AHEJ3L | D | For erection and commissioning works in TBC Bay | 17/Sep/2022 | 17:00 | 21/Sep/2022 | 23:00 | | PLANNED | Approved | 17-Sep-22 | 19:00 | 21-Sep-22 | 23:00 | May be given after 1900 Hrs | |
| 859 | RQ102383 | OCC_198 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV THAR SURYA1 SL_BKN_PG (TS1PL)-BIKANER(PG) (THAR SURYA1) CKT-1 | THAR SURYA1 | D | FOR CT OIL SAMPLING WORK | 16/Sep/2022 | 18:00 | 16/Sep/2022 | 22:00 | | PLANNED | Approved | 16-Sep-22 | 19:00 | 16-Sep-22 | 22:00 | May be given from 1900 Hrs | |
| 860 | RQ102015 | OCC_198 | sldcdv_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-2 | DTL | D | to carry out Tan-Delta testing of C.Ts & CVTs and general maintenance work as per PMS. | 16/Sep/2022 | 09:30 | 16/Sep/2022 | 12:30 | | PLANNED | Approved | 16-Sep-22 | 09:30 | 16-Sep-22 | 12:30 | | |
| 861 | RQ102014 | OCC_198 | sldcdv_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-1 | DTL | D | to carry out Tan-Delta testing of C.Ts & CVTs and general maintenance work as per PMS. | 15/Sep/2022 | 09:30 | 15/Sep/2022 | 12:30 | | PLANNED | Approved | 15-Sep-22 | 09:30 | 15-Sep-22 | 12:30 | | |
| 862 | RQ101996 | OCC_198 | sldcdv_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-3 | DTL | D | Electrical clearance of a premises is to be measured according to instruction of secretery CGRF for BSES Yamuna Power Ltd. | 02/Sep/2022 | 08:00 | 02/Sep/2022 | 10:30 | | PLANNED | Approved | 02-Sep-22 | 08:00 | 02-Sep-22 | 10:30 | | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-------------|------------------------------|---|--------------------------|---|--|-------------|-------|-------------|-------|--------------------|---------|----------|-----------|-------|-----------|-------|---|
| 863 | RQ101995 | OCC_198 | sldcdv_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-2 | DTL | D | Electrical clearance of a premises is to be measured according to instruction of secretary CGRF for BSES Yamuna Power Ltd. | 01/Sep/2022 | 08:00 | 01/Sep/2022 | 10:30 | | PLANNED | Approved | 01-Sep-22 | 08:00 | 01-Sep-22 | 10:30 | |
| 864 | RQ102731 | OCC_198 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV FATEHGARH_I I(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-2 | AHEJOL | D | For erection and commissioning works in TBC Bay | 12/Sep/2022 | 17:00 | 16/Sep/2022 | 23:00 | | PLANNED | Approved | 12-Sep-22 | 19:00 | 16-Sep-22 | 23:00 | May be given after 1900 Hrs |
| 865 | RQ102730 | OCC_198 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV FATEHGARH_I I(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-1 | AHEJOL | D | For erection and commissioning works in TBC Bay | 07/Sep/2022 | 17:00 | 11/Sep/2022 | 23:00 | | PLANNED | Approved | 07-Sep-22 | 19:00 | 11-Sep-22 | 23:00 | May be given after 1900 Hrs |
| 866 | RQ102399 | OCC_198 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BHADLA(PG)-SAURYA URJA SOLAR(SU) (SAURYA URJA) CKT-2 | SAURYA URJA | D | Line AMP work | 12/Sep/2022 | 17:00 | 12/Sep/2022 | 23:00 | | PLANNED | Approved | 12-Sep-22 | 19:00 | 12-Sep-22 | 23:00 | May be given after 1900 Hrs |
| 867 | RQ102722 | OCC_198 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV RENEW SOLARURJA SL_FGARH_PG (RSUPL)-FATEHGARH_I I(PG) (RENEW SOLAR URJA (RSUPL)) CKT-1 | RENEW SOLAR URJA (RSUPL) | D | For erection and commissioning works in TBC Bay | 09/Sep/2022 | 17:00 | 13/Sep/2022 | 23:00 | | PLANNED | Approved | 09-Sep-22 | 19:00 | 13-Sep-22 | 23:00 | May be given after 1900 Hrs |
| 868 | RQ101925 | OCC_198 | indigrid_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV AMARGARH(NRSS XXIX)-DELINA(PDD) (PDD JK) CKT-2 | PDD JK | D | S/Stn Maintenance Works | 08/Sep/2022 | 09:00 | 08/Sep/2022 | 18:00 | Annual Maintenance | PLANNED | Approved | 08-Sep-22 | 09:00 | 08-Sep-22 | 18:00 | May be given subject to JK/NHPC consent |
| 869 | RQ101924 | OCC_198 | indigrid_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV AMARGARH(NRSS XXIX)-DELINA(PDD) (PDD JK) CKT-1 | PDD JK | D | S/Stn Maintenance Work | 07/Sep/2022 | 09:00 | 07/Sep/2022 | 18:00 | Annual Maintenance | PLANNED | Approved | 07-Sep-22 | 09:00 | 07-Sep-22 | 18:00 | May be given subject to JK/NHPC consent |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-------------|-------------------------------|---|--------------------------|---|---|-------------|-------|-------------|-------|--------------------|---------|----------|-----------|-------|-----------|-------|---|
| 870 | RQ101917 | OCC_198 | indigrid_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV AMARGARH(NRSS XXIX)-ZIANKOTE(JK) (PDD JK) CKT-2 | PDD JK | D | S/Stn Maintenance Work | 06/Sep/2022 | 09:00 | 06/Sep/2022 | 18:00 | Annual Maintenance | PLANNED | Approved | 06-Sep-22 | 09:00 | 06-Sep-22 | 18:00 | May be given subject to JK/NHPC consent |
| 871 | RQ101915 | OCC_198 | indigrid_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV AMARGARH(NRSS XXIX)-ZIANKOTE(JK) (PDD JK) CKT-1 | PDD JK | D | S/Stn Maintenance Work | 05/Sep/2022 | 09:00 | 05/Sep/2022 | 18:00 | Annual Maintenance | PLANNED | Approved | 05-Sep-22 | 09:00 | 05-Sep-22 | 18:00 | May be given subject to JK/NHPC consent |
| 872 | RQ102725 | OCC_198 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV RENEW SUNBRIGHT SL_FGARH_PG (RSBPL)-FATEHGARH_I(PG) (RENEW SUN BRIGHT (RSBPL)) CKT-1 | RENEW SUN BRIGHT (RSBPL) | D | For erection and commissioning works in TBC Bay | 05/Sep/2022 | 17:00 | 08/Sep/2022 | 23:00 | | PLANNED | Approved | 05-Sep-22 | 19:00 | 08-Sep-22 | 23:00 | May be given after 1900 Hrs |
| 873 | RQ102437 | OCC_198 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV DUNI(RS)-JAIPUR SOUTH(PG) (RS) CKT-1 | RRVUNL | D | For AMP Work of Line & bay equipments | 02/Sep/2022 | 08:00 | 02/Sep/2022 | 18:00 | | PLANNED | Approved | 02-Sep-22 | 08:00 | 02-Sep-22 | 18:00 | |
| 874 | RQ102727 | OCC_198 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV FATEHGARH_I(PG)-AHEJ2L PSS HB_FGRAH_PG (AHEJ2L) (AHEJ2L) CKT-1 | AHEJ2L | D | For erection and commissioning works in TBC Bay | 01/Sep/2022 | 17:00 | 06/Sep/2022 | 23:00 | | PLANNED | Approved | 01-Sep-22 | 19:00 | 06-Sep-22 | 23:00 | May be given after 1900 Hrs |
| 875 | RQ102732 | OCC_198 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV FATEHGARH_I(PG)-EDEN SL_FGRAH_PG (ERCPL) (EDEN (ERCPL)) CKT-1 | EDEN (ERCPL) | D | For erection and commissioning works in TBC Bay | 01/Sep/2022 | 17:00 | 04/Sep/2022 | 23:00 | | PLANNED | Approved | 01-Sep-22 | 19:00 | 04-Sep-22 | 23:00 | May be given after 1900 Hrs |
| 876 | RQ102793 | OCC_198 | cpcc2_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1 | ADHPL | D | NON - AUTO MODE required for OPGW installation works under ULDC scheme. | 01/Sep/2022 | 07:00 | 30/Sep/2022 | 18:00 | Kindly Approve | PLANNED | Approved | 01-Sep-22 | 07:00 | 30-Sep-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|------------------------------|---|------------|---|---|-------------|-------|-------------|-------|----------------|---------|----------|-----------|-------|-----------|-------|--------------------------|
| 877 | RQ102792 | OCC_198 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1 | ADHPL | D | NON - AUTO MODE required for OPGW installation works under ULDC scheme. | 01/Sep/2022 | 07:00 | 30/Sep/2022 | 18:00 | Kindly Approve | PLANNED | Approved | 01-Sep-22 | 07:00 | 30-Sep-22 | 18:00 | |
| 878 | RQ102791 | OCC_198 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1 | ADHPL | D | NON - AUTO MODE required for OPGW installation works under ULDC scheme. | 01/Sep/2022 | 07:00 | 30/Sep/2022 | 18:00 | Kindly Approve | PLANNED | Approved | 01-Sep-22 | 07:00 | 30-Sep-22 | 18:00 | |
| 879 | RQ102794 | OCC_198 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1 | ADHPL | D | Requirement of shutdown (Aviation Globules removal work) | 01/Sep/2022 | 07:00 | 25/Sep/2022 | 18:00 | Kindly Approve | PLANNED | Rejected | | | | | AD Hydro denied consent. |
| 880 | RQ102796 | OCC_198 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1 | ADHPL | D | Requirement of shutdown (Aviation Globules removal work) | 01/Sep/2022 | 07:00 | 25/Sep/2022 | 18:00 | Kindly Approve | PLANNED | Rejected | | | | | AD Hydro denied consent. |
| 881 | RQ102795 | OCC_198 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1 | ADHPL | D | Requirement of shutdown (Aviation Globules removal work) | 01/Sep/2022 | 07:00 | 25/Sep/2022 | 18:00 | Kindly Approve | PLANNED | Rejected | | | | | AD Hydro denied consent. |
| 882 | RQ102534 | OCC_198 | cpcc1_sd | BUS | 220KV BUS 1 AT MEERUT(PG) | POWER GRID | D | FOR AMP WORK | 29/Sep/2022 | 08:00 | 29/Sep/2022 | 18:00 | | PLANNED | Approved | 29-Sep-22 | 08:00 | 29-Sep-22 | 18:00 | |
| 883 | RQ102579 | OCC_198 | cpcc1_sd | BUS | 220KV BUS 4 AT MANDOLA(PG) | POWER GRID | D | For Busbar Bay unit retrofit | 29/Sep/2022 | 08:00 | 29/Sep/2022 | 18:00 | | PLANNED | Approved | 29-Sep-22 | 08:00 | 29-Sep-22 | 18:00 | |
| 884 | RQ102578 | OCC_198 | cpcc1_sd | BUS | 220KV BUS 3 AT MANDOLA(PG) | POWER GRID | D | For Busbar Bay unit retrofit | 28/Sep/2022 | 08:00 | 28/Sep/2022 | 18:00 | | PLANNED | Approved | 28-Sep-22 | 08:00 | 28-Sep-22 | 18:00 | |
| 885 | RQ101947 | OCC_198 | cpcc3_sd | BUS | 220KV BUS 1 AT SHAHJAHANPUR(PG) | POWER GRID | D | For Jumper connection of New 209 bay Bus 1 Isolator | 27/Sep/2022 | 10:00 | 27/Sep/2022 | 18:00 | | PLANNED | Approved | 27-Sep-22 | 10:00 | 27-Sep-22 | 18:00 | |
| 886 | RQ101949 | OCC_198 | cpcc3_sd | BUS | 220KV BUS 2 AT SHAHJAHANPUR(PG) | POWER GRID | D | For Jumper connection of New 209 bay Bus 2 Isolator | 27/Sep/2022 | 10:00 | 27/Sep/2022 | 18:00 | | PLANNED | Approved | 27-Sep-22 | 10:00 | 27-Sep-22 | 18:00 | |
| 887 | RQ102577 | OCC_198 | cpcc1_sd | BUS | 220KV BUS 2 AT MANDOLA(PG) | POWER GRID | D | For Busbar Bay unit retrofit | 27/Sep/2022 | 08:00 | 27/Sep/2022 | 18:00 | | PLANNED | Approved | 27-Sep-22 | 08:00 | 27-Sep-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-----|---------------------------------|------------|---|--|-------------|-------|-------------|-------|------------------------------------|---------|----------|-----------|-------|-----------|-------|-----------------------------|
| 888 | RQ102779 | OCC_198 | cpcc3_sd | BUS | 220KV BUS 1 AT SHAHJAHANPUR(PG) | POWER GRID | D | For Jumper connection of New 209 bay Bus 1 Isolator | 26/Sep/2022 | 10:00 | 26/Sep/2022 | 18:00 | | PLANNED | Approved | 26-Sep-22 | 10:00 | 26-Sep-22 | 18:00 | |
| 889 | RQ102576 | OCC_198 | cpcc1_sd | BUS | 220KV BUS 1 AT MANDOLA(PG) | POWER GRID | D | For Busbar Bay unit retrofitment | 26/Sep/2022 | 08:00 | 26/Sep/2022 | 18:00 | | PLANNED | Approved | 26-Sep-22 | 08:00 | 26-Sep-22 | 18:00 | |
| 890 | RQ101946 | OCC_198 | cpcc3_sd | BUS | 220KV BUS 2 AT SHAHJAHANPUR(PG) | POWER GRID | D | For Erection of New 209 bay Bus 2 Isolator | 23/Sep/2022 | 10:00 | 23/Sep/2022 | 18:00 | | PLANNED | Approved | 23-Sep-22 | 10:00 | 23-Sep-22 | 18:00 | |
| 891 | RQ102466 | OCC_198 | cpcc2_sd | BUS | 220KV BUS 1 AT HAMIRPUR(PG) | POWER GRID | C | Verification and attending suspected leakage of GIS PT compartment | 22/Sep/2022 | 10:00 | 23/Sep/2022 | 18:00 | Kindly Approve | PLANNED | Approved | 22-Sep-22 | 10:00 | 23-Sep-22 | 18:00 | |
| 892 | RQ102180 | OCC_198 | cpcc3_sd | BUS | 220KV BUS 2 AT SHAHJAHANPUR(PG) | POWER GRID | D | Bay extension work - For Erection of New 209 bay Bus 2 Isolator | 21/Sep/2022 | 10:00 | 21/Sep/2022 | 18:00 | | PLANNED | Approved | 21-Sep-22 | 10:00 | 21-Sep-22 | 18:00 | |
| 893 | RQ101945 | OCC_198 | cpcc3_sd | BUS | 220KV BUS 1 AT SHAHJAHANPUR(PG) | POWER GRID | D | For Erection of New 209 bay Bus 1 Isolator | 20/Sep/2022 | 10:00 | 20/Sep/2022 | 18:00 | | PLANNED | Approved | 20-Sep-22 | 10:00 | 20-Sep-22 | 18:00 | |
| 894 | RQ102179 | OCC_198 | cpcc3_sd | BUS | 220KV BUS 1 AT SHAHJAHANPUR(PG) | POWER GRID | D | Bay extension work - For Erection of New 209 bay Bus 1 Isolator | 19/Sep/2022 | 10:00 | 19/Sep/2022 | 18:00 | | PLANNED | Approved | 19-Sep-22 | 10:00 | 19-Sep-22 | 18:00 | |
| 895 | RQ102479 | OCC_198 | cpcc1_sd | BUS | 220 KV BHADLA(PG) - BUS 5 | POWER GRID | D | VMS installation work, Jumper repairing | 13/Sep/2022 | 16:00 | 13/Sep/2022 | 23:00 | | PLANNED | Approved | 13-Sep-22 | 19:00 | 13-Sep-22 | 23:00 | May be given after 1900 Hrs |
| 896 | RQ102477 | OCC_198 | cpcc1_sd | BUS | 220 KV BHADLA(PG) - BUS 3 | POWER GRID | D | VMS installation work, Jumper repairing | 13/Sep/2022 | 16:00 | 13/Sep/2022 | 23:00 | | PLANNED | Approved | 13-Sep-22 | 19:00 | 13-Sep-22 | 23:00 | May be given after 1900 Hrs |
| 897 | RQ102480 | OCC_198 | cpcc1_sd | BUS | 220 KV BHADLA(PG) - BUS 6 | POWER GRID | D | VMS installation work, Jumper repairing | 13/Sep/2022 | 16:00 | 13/Sep/2022 | 23:00 | | PLANNED | Approved | 13-Sep-22 | 19:00 | 13-Sep-22 | 23:00 | May be given after 1900 Hrs |
| 898 | RQ102478 | OCC_198 | cpcc1_sd | BUS | 220 KV BHADLA(PG) - BUS 4 | POWER GRID | D | VMS installation work, Jumper repairing | 13/Sep/2022 | 16:00 | 13/Sep/2022 | 23:00 | | PLANNED | Approved | 13-Sep-22 | 19:00 | 13-Sep-22 | 23:00 | May be given after 1900 Hrs |
| 899 | RQ102852 | OCC_198 | cpcc2_sd | BUS | 220KV BUS 2 AT KISHENPUR(PG) | POWER GRID | D | AMP Work of 220 kV Bus-2 | 13/Sep/2022 | 10:00 | 14/Sep/2022 | 18:00 | KINDLY APPROVE | PLANNED | Approved | 13-Sep-22 | 10:00 | 14-Sep-22 | 18:00 | |
| 900 | RQ102418 | OCC_198 | cpcc2_sd | BUS | 220KV BUS 2 AT MOGA(PG) | POWER GRID | D | For AMP work & Replacement of BPI. | 13/Sep/2022 | 08:00 | 15/Sep/2022 | 18:00 | For AMP work & Replacement of BPI. | PLANNED | Approved | 13-Sep-22 | 08:00 | 15-Sep-22 | 18:00 | |
| 901 | RQ102482 | OCC_198 | cpcc1_sd | BUS | 220 KV BHADLA_2 (PG) - BUS 2 | POWER GRID | D | BAY EXTENSION WORKS | 12/Sep/2022 | 16:00 | 12/Sep/2022 | 23:00 | | PLANNED | Approved | 12-Sep-22 | 19:00 | 12-Sep-22 | 23:00 | May be given after 1900 Hrs |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-----|---------------------------------|------------|---|--|-------------|-------|-------------|-------|--------------------------------|---------|----------|-----------|-------|-----------|-------|-----------------------------|
| 902 | RQ102626 | OCC_198 | cpcc1_sd | BUS | 220KV BUS 2 AT BAHADURGA RH(PG) | POWER GRID | D | AMP WORK | 12/Sep/2022 | 08:00 | 12/Sep/2022 | 18:00 | | PLANNED | Approved | 12-Sep-22 | 08:00 | 12-Sep-22 | 18:00 | |
| 903 | RQ102481 | OCC_198 | cpcc1_sd | BUS | 220 KV BHADLA_2 (PG) - BUS 1 | POWER GRID | D | BAY EXTENSION WORKS | 11/Sep/2022 | 16:00 | 11/Sep/2022 | 23:00 | | PLANNED | Approved | 11-Sep-22 | 19:00 | 11-Sep-22 | 23:00 | May be given after 1900 Hrs |
| 904 | RQ102545 | OCC_198 | cpcc1_sd | BUS | 220 KV BIKANER(PG) - BUS 2 | POWER GRID | D | ICT2 TO 220KV BUS2 DROPPER CONNECTION WORK | 09/Sep/2022 | 16:00 | 11/Sep/2022 | 23:00 | | PLANNED | Approved | 09-Sep-22 | 16:00 | 11-Sep-22 | 23:00 | |
| 905 | RQ102181 | OCC_198 | cpcc3_sd | BUS | 220KV BUS 2 AT LUCKNOW_1(PG) | POWER GRID | D | AMP WORKS | 09/Sep/2022 | 10:00 | 09/Sep/2022 | 18:00 | | PLANNED | Approved | 09-Sep-22 | 10:00 | 09-Sep-22 | 18:00 | |
| 906 | RQ102851 | OCC_198 | cpcc2_sd | BUS | 220KV BUS 1 AT KISHENPUR(PG) | POWER GRID | D | AMP Work of 220 kv Bus-1 | 08/Sep/2022 | 10:00 | 09/Sep/2022 | 18:00 | KINDLY APPROVE | PLANNED | Approved | 08-Sep-22 | 10:00 | 09-Sep-22 | 18:00 | |
| 907 | RQ102646 | OCC_198 | cpcc1_sd | BUS | 220 KV FATEHGARH_I(PG) - BUS 4 | POWER GRID | D | For erection and commissioning works in TBC Bay | 06/Sep/2022 | 17:00 | 11/Sep/2022 | 23:00 | | PLANNED | Approved | 06-Sep-22 | 19:00 | 11-Sep-22 | 23:00 | May be given after 1900 Hrs |
| 908 | RQ102648 | OCC_198 | cpcc1_sd | BUS | 220 KV FATEHGARH_I(PG) - BUS 2 | POWER GRID | D | For erection and commissioning works in TBC Bay | 06/Sep/2022 | 17:00 | 11/Sep/2022 | 23:00 | | PLANNED | Approved | 06-Sep-22 | 19:00 | 11-Sep-22 | 23:00 | May be given after 1900 Hrs |
| 909 | RQ102530 | OCC_198 | cpcc1_sd | BUS | 220 KV KURUKSHETRA(PG) - BUS 2 | POWER GRID | D | FOR AMP WORKS | 06/Sep/2022 | 08:00 | 06/Sep/2022 | 18:00 | | PLANNED | Approved | 06-Sep-22 | 08:00 | 06-Sep-22 | 18:00 | |
| 910 | RQ102625 | OCC_198 | cpcc1_sd | BUS | 220KV BUS 1 AT BAHADURGA RH(PG) | POWER GRID | D | FOR AMP WORK | 05/Sep/2022 | 08:00 | 05/Sep/2022 | 18:00 | | PLANNED | Approved | 05-Sep-22 | 08:00 | 05-Sep-22 | 18:00 | |
| 911 | RQ102529 | OCC_198 | cpcc1_sd | BUS | 220 KV KURUKSHETRA(PG) - BUS 1 | POWER GRID | D | FOR AMP WORKS | 05/Sep/2022 | 08:00 | 05/Sep/2022 | 18:00 | | PLANNED | Approved | 05-Sep-22 | 08:00 | 05-Sep-22 | 18:00 | |
| 912 | RQ102570 | OCC_198 | cpcc1_sd | BUS | 220KV BUS 2 AT BAHADURGA RH(PG) | POWER GRID | D | AMP work of 220 KV Bus-2 | 03/Sep/2022 | 08:00 | 03/Sep/2022 | 18:00 | KINDLY APPROVE FOR DT 22.08.22 | PLANNED | Approved | 03-Sep-22 | 08:00 | 03-Sep-22 | 18:00 | |
| 913 | RQ102018 | OCC_198 | cpcc3_sd | BUS | 220KV BUS 2 AT FATEHPUR(PG) | POWER GRID | D | For new Bay construction (201 and 215) works - Pole, BPI erection and Jumpering work | 02/Sep/2022 | 10:00 | 02/Sep/2022 | 18:00 | | PLANNED | Approved | 02-Sep-22 | 10:00 | 02-Sep-22 | 18:00 | |
| 914 | RQ102569 | OCC_198 | cpcc1_sd | BUS | 220KV BUS 1 AT BAHADURGA RH(PG) | POWER GRID | D | AMP work and attending hotspots of bus side isolator of 220 KV Bus-1 | 02/Sep/2022 | 08:00 | 02/Sep/2022 | 18:00 | KINDLY APPROVE FOR DT 20.08.22 | PLANNED | Approved | 02-Sep-22 | 08:00 | 02-Sep-22 | 18:00 | |
| 915 | RQ102647 | OCC_198 | cpcc1_sd | BUS | 220 KV FATEHGARH_I(PG) - BUS 1 | POWER GRID | D | For erection and commissioning works in TBC Bay | 01/Sep/2022 | 17:00 | 05/Sep/2022 | 23:00 | | PLANNED | Approved | 01-Sep-22 | 19:00 | 05-Sep-22 | 23:00 | May be given after 1900 Hrs |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|-------------------------------|---|------------|---|---|-------------|-------|-------------|-------|--------------------------------|---------|----------|-----------|-------|-----------|-------|-----------------------------|
| 916 | RQ102651 | OCC_198 | cpcc1_sd | BUS | 220 KV FATEHGARH_I I(PG) - BUS 3 | POWER GRID | D | For erection and commissioning works in TBC Bay | 01/Sep/2022 | 17:00 | 05/Sep/2022 | 23:00 | | PLANNED | Approved | 01-Sep-22 | 19:00 | 05-Sep-22 | 23:00 | May be given after 1900 Hrs |
| 917 | RQ102461 | OCC_198 | cpcc2_sd | BUS | 220KV BUS 2 AT HAMIRPUR(P G) | POWER GRID | D | For verification of modified Selective Zone Tripping Logic of Bus-II | 01/Sep/2022 | 10:00 | 01/Sep/2022 | 18:00 | Kindly Approve | PLANNED | Approved | 01-Sep-22 | 10:00 | 01-Sep-22 | 18:00 | |
| 918 | RQ102017 | OCC_198 | cpcc3_sd | BUS | 220KV BUS 1 AT FATEHPUR(P G) | POWER GRID | D | For new Bay construction (201 and 215) works - Pole, BPI erection and Jumpering work | 01/Sep/2022 | 10:00 | 01/Sep/2022 | 18:00 | | PLANNED | Approved | 01-Sep-22 | 10:00 | 01-Sep-22 | 18:00 | |
| 919 | RQ102559 | OCC_198 | cpcc1_sd | BUS | 220KV BUS 1 AT MEERUT(PG) | POWER GRID | D | FOR AMP WORK | 01/Sep/2022 | 08:00 | 01/Sep/2022 | 18:00 | KINDLY APPROVE FOR DT 24.08.22 | PLANNED | Approved | 01-Sep-22 | 08:00 | 01-Sep-22 | 18:00 | |
| 920 | RQ102580 | OCC_198 | cpcc1_sd | BUS | 220KV BUS 4 AT MANDOLA(P G) | POWER GRID | D | AMP WORK | 01/Sep/2022 | 08:00 | 01/Sep/2022 | 18:00 | | PLANNED | Approved | 01-Sep-22 | 08:00 | 01-Sep-22 | 18:00 | |
| 921 | RQ102417 | OCC_198 | cpcc2_sd | BUS | 220KV BUS 1 AT MOGA(PG) | POWER GRID | D | For AMP work & Replacement of BPI. | 01/Sep/2022 | 08:00 | 03/Sep/2022 | 18:00 | Kindly Approve | PLANNED | Approved | 01-Sep-22 | 08:00 | 03-Sep-22 | 18:00 | |
| 922 | RQ102700 | OCC_198 | bbmb_sd | BUS | 220KV BUS 2 AT CHARKHI DADRI(BB) | BBMB | D | Annual mtc of bay equipments | 23/Sep/2022 | 08:00 | 23/Sep/2022 | 18:00 | | PLANNED | Approved | 23-Sep-22 | 08:00 | 23-Sep-22 | 18:00 | |
| 923 | RQ102699 | OCC_198 | bbmb_sd | BUS | 220KV BUS 1 AT CHARKHI DADRI(BB) | BBMB | D | Annual mtc of bay equipments | 19/Sep/2022 | 08:00 | 19/Sep/2022 | 18:00 | | PLANNED | Approved | 19-Sep-22 | 08:00 | 19-Sep-22 | 18:00 | |
| 924 | RQ102702 | OCC_198 | bbmb_sd | BUS | 220KV BUS 2 AT JALANDHAR(B B) | BBMB | D | Half Yearly Mtc. Of sub station equipments . | 09/Sep/2022 | 08:00 | 09/Sep/2022 | 18:00 | | PLANNED | Approved | 09-Sep-22 | 08:00 | 09-Sep-22 | 18:00 | |
| 925 | RQ102701 | OCC_198 | bbmb_sd | BUS | 220KV BUS 1 AT JALANDHAR(B B) | BBMB | D | Half Yearly Mtc. Of sub station equipments . | 08/Sep/2022 | 08:00 | 08/Sep/2022 | 18:00 | | PLANNED | Approved | 08-Sep-22 | 08:00 | 08-Sep-22 | 18:00 | |
| 926 | RQ102249 | OCC_198 | sldcrs_sd | AC TRANS MISSION LINE CIRCUIT | 132 KV AMARPURAT HEDI(RS)- HISAR(BB) (RS) CKT-1 | RRVPN L | D | for Quarterly Maintenance | 16/Sep/2022 | 08:00 | 16/Sep/2022 | 18:00 | | PLANNED | Approved | 16-Sep-22 | 08:00 | 16-Sep-22 | 18:00 | |
| 927 | RQ102856 | OCC_198 | cpcc2_sd | AC TRANS MISSION LINE CIRCUIT | 132 KV HIRANAGAR(PDD)- SEWA_2(NH) (PG) CKT-2 | POWER GRID | C | Stringing/Destringing work for Diversion of 132KV Sewa-II Hiranagar TL between tower No 47-49 and 52-55 in NR-II region of POWERGRID. | 05/Sep/2022 | 09:00 | 15/Sep/2022 | 18:00 | Kindly Approve | PLANNED | Rejected | | | | | NHPC denied consent. |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|------------------------------|--|------------|---|---|-------------|-------|-------------|-------|----------------|---------|----------|-----------|-------|-----------|-------|----------------------|
| 928 | RQ102855 | OCC_198 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 132 KV HIRANAGAR(PDD)-SEWA_2(NH)(PG) CKT-1 | POWER GRID | C | Stringing/Destringing work for Diversion of 132KV Sewa-II Hiranagar TL between tower No 47-49 and 52-55 in NR-II region of POWERGRID. | 05/Sep/2022 | 09:00 | 15/Sep/2022 | 18:00 | Kindly Approve | PLANNED | Rejected | | | | | NHPC denied consent. |
| 929 | RQ102815 | OCC_198 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 132 KV SEWA_2(NH)-KATHUA(JK)(PG) CKT-1 | POWER GRID | D | NON - AUTO MODE required for OPGW installation works under Northern Region OPGW Strengthening Scheme (NROSS). | 01/Sep/2022 | 07:00 | 30/Sep/2022 | 18:00 | Kindly Approve | PLANNED | Rejected | | | | | NHPC denied consent. |
| 930 | RQ102817 | OCC_198 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 132 KV KATHUA(JK)-MAHANPUR(JK)(PG) CKT-1 | POWER GRID | D | NON - AUTO MODE required for OPGW installation works under Northern Region OPGW Strengthening Scheme (NROSS). | 01/Sep/2022 | 07:00 | 30/Sep/2022 | 18:00 | Kindly Approve | PLANNED | Rejected | | | | | NHPC denied consent. |
| 931 | RQ102816 | OCC_198 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 132 KV SEWA_2(NH)-MAHANPUR(PDD)(PG) CKT-1 | POWER GRID | D | NON - AUTO MODE required for OPGW installation works under Northern Region OPGW Strengthening Scheme (NROSS). | 01/Sep/2022 | 07:00 | 30/Sep/2022 | 18:00 | Kindly Approve | PLANNED | Rejected | | | | | NHPC denied consent. |
| 932 | RQ102838 | OCC_198 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 132 KV HAMIRPUR(H P)-CHOHAL(PS)(PSTCL) CKT-1 | PSTCL | D | LIVE LINE OPGW WORK (Relay setting for TX line must be in NON Auto mode during OPGW Works) | 01/Sep/2022 | 07:00 | 30/Sep/2022 | 18:00 | KINDLY APPROVE | PLANNED | Approved | 01-Sep-22 | 07:00 | 30-Sep-22 | 18:00 | |
| 933 | RQ102599 | OCC_198 | cpcc1_sd | BAY | 203 MAIN BAY - 400/220 KV 315 MVA ICT 3 AT BAWANA(DV)(POWERGRID) | POWER GRID | C | ABB BREAKER OVERHAULLING | 23/Sep/2022 | 08:00 | 30/Sep/2022 | 18:00 | | PLANNED | Approved | 23-Sep-22 | 08:00 | 30-Sep-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-----|---|------------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 934 | RQ102716 | OCC_198 | cpcc1_sd | BAY | 207 MAIN BAY - 220 KV BIKANER(PG) - BUS 1 (POWERGRID) AND FUTURE AT 220 KV BIKANER(PG) (POWERGRID) | POWER GRID | D | FOR CT OIL SAMPLING WORK | 21/Sep/2022 | 08:00 | 21/Sep/2022 | 23:00 | | PLANNED | Approved | 21-Sep-22 | 08:00 | 21-Sep-22 | 23:00 | |
| 935 | RQ102707 | OCC_198 | cpcc1_sd | BAY | 208 MAIN BAY - 220 KV RAPS_B(NP)-CHITTORGAR H(RS) (PG) CKT-1 AT CHITTORGAR H(RS) | POWER GRID | C | For CB Overhauling works, line shall remain charged through Transfer Bus | 19/Sep/2022 | 08:00 | 24/Sep/2022 | 18:00 | | PLANNED | Approved | 19-Sep-22 | 08:00 | 24-Sep-22 | 18:00 | |
| 936 | RQ102715 | OCC_198 | cpcc1_sd | BAY | 202 BUS COUPLER BAY - 220 KV BIKANER(PG) - BUS 1 (POWERGRID) AND 220 KV BIKANER(PG) - BUS 2 AT 220 KV BIKANER(PG) (POWERGRID) | POWER GRID | D | FOR CT OIL SAMPLING WORK | 15/Sep/2022 | 18:00 | 15/Sep/2022 | 20:00 | | PLANNED | Approved | 15-Sep-22 | 18:00 | 15-Sep-22 | 20:00 | |
| 937 | RQ102589 | OCC_198 | cpcc1_sd | BAY | 211 MAIN BAY - 220 KV BHIWADI(PG)-MAU(HV) (HVPNL) CKT-1 (POWERGRID) | POWER GRID | C | Overhauling of 220 kV CB 211 | 13/Sep/2022 | 08:00 | 18/Sep/2022 | 18:00 | | PLANNED | Approved | 13-Sep-22 | 08:00 | 18-Sep-22 | 18:00 | |
| 938 | RQ102652 | OCC_198 | cpcc1_sd | BAY | 214 MAIN BAY - 220 KV MEERUT(PG)-MODIPURAM (UP) (UP) CKT-1 AT MEERUT(PG) | POWER GRID | C | For attending SF6 Leakage in Y Pole CB | 08/Sep/2022 | 08:00 | 09/Sep/2022 | 18:00 | | PLANNED | Approved | 08-Sep-22 | 08:00 | 09-Sep-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|------------|-----|--|------------|---|--|-------------|-------|-------------|-------|---|---------|----------|-----------|-------|-----------|-------|--|
| 939 | RQ102588 | OCC_198 | cpcc1_sd | BAY | 209 MAIN BAY - 220 KV BHIWADI(PG)-REWARI(HV) (HVPNL) CKT-2 (POWERGRID) AT 220 KV BHIWADI(PG) | POWER GRID | C | Overhauling of 220 kv CB 209 | 07/Sep/2022 | 08:00 | 12/Sep/2022 | 18:00 | | PLANNED | Approved | 07-Sep-22 | 08:00 | 12-Sep-22 | 18:00 | |
| 940 | RQ102585 | OCC_198 | cpcc1_sd | BAY | 214 MAIN BAY - 220 KV MEERUT(PG)-MODIPURAM (UP) (UP) CKT-1 AT MEERUT(PG) | POWER GRID | C | For attending SF6 Leakage in Y Pole CB | 01/Sep/2022 | 08:00 | 02/Sep/2022 | 18:00 | Kindly approve for dt 26.08.22 TO 27.08.22 due to error in previous OCC | PLANNED | Approved | 01-Sep-22 | 08:00 | 02-Sep-22 | 18:00 | |
| 941 | RQ101923 | OCC_198 | indigrd_sd | BAY | 205 MAIN BAY - 220 KV AMARGARH(NRSS XXIX)-DELINA(PDD) (PDD JK) CKT-2 (NRSS XXIX) AT AMARGARH(NRSS XXIX) | NRSS XXIX | D | S/Stn Maintenance Work | 08/Sep/2022 | 09:00 | 08/Sep/2022 | 18:00 | Annual Maintenance | PLANNED | Approved | 08-Sep-22 | 09:00 | 08-Sep-22 | 18:00 | |
| 942 | RQ101922 | OCC_198 | indigrd_sd | BAY | 206 MAIN BAY - 220 KV AMARGARH(NRSS XXIX)-DELINA(PDD) (PDD JK) CKT-1 AT AMARGARH(NRSS XXIX) | NRSS XXIX | D | S/Stn Maintenance Work | 07/Sep/2022 | 09:00 | 07/Sep/2022 | 18:00 | Annual Maintenance | PLANNED | Approved | 07-Sep-22 | 09:00 | 07-Sep-22 | 18:00 | |
| 943 | RQ101921 | OCC_198 | indigrd_sd | BAY | 204 MAIN BAY - 220 KV AMARGARH(NRSS XXIX)-ZIANKOTE(JK) (PDD JK) CKT-2 (NRSS XXIX) AT AMARGARH(NRSS XXIX) | NRSS XXIX | D | S/Stn Maintenance Work | 06/Sep/2022 | 09:00 | 06/Sep/2022 | 18:00 | Annual Maintenance | PLANNED | Approved | 06-Sep-22 | 09:00 | 06-Sep-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-------------|-----------|--|------------|---|--|-------------|-------|-------------|-------|---|---------|----------|-----------|-------|-----------|-------|--|
| 944 | RQ101920 | OCC_198 | indigrid_sd | BAY | 202 MAIN BAY - 220 KV AMARGARH(NRSS XXIX)- ZIANKOTE(JK) (PDD JK) CKT-1 AND 220KV BUS 1 AT AMARGARH(NRSS XXIX) AT 220 KV AMARGARH(NRSS XXIX) | NRSS XXIX | D | S/Stn Maintenance Work | 05/Sep/2022 | 09:00 | 05/Sep/2022 | 18:00 | Annual Maintenance | PLANNED | Approved | 05-Sep-22 | 09:00 | 05-Sep-22 | 18:00 | |
| 945 | RQ102162 | OCC_198 | stuup_sd | BAY | 883 MAIN BAY - 400/220 KV 315 MVA ICT 3 AT MUZAFFARN AGAR(UP) (UPPTCL) AT 220 KV MUZAFFARN AGAR(UP) | UPPTCL | D | For overhauling & repairing of 400 KV Pantograph isolators. | 04/Sep/2022 | 09:00 | 04/Sep/2022 | 17:00 | | PLANNED | Approved | 04-Sep-22 | 09:00 | 04-Sep-22 | 17:00 | |
| 946 | RQ102268 | OCC_198 | cpcc3_sd | HVDC POLE | 70 KV VINDHYACHAL(PG) POLE-2 | POWER GRID | D | FOR AMP OF HVDC BLOCK#2 & CONVTER TRANSFORMER PROTECTION & ASSOCIATED FILTER PROTECTION & SMOOTHING REACTOR. | 19/Sep/2022 | 08:00 | 21/Sep/2022 | 18:00 | Filter AMP clubbed with block amp, to avoid Dual block POWER limitation of 275MW. Protection system & equipment testing after one year of commissioning along with DUE AMP. BLOCK-1 will remain in service. | PLANNED | Approved | 19-Sep-22 | 08:00 | 21-Sep-22 | 18:00 | |
| 947 | RQ102308 | OCC_198 | cpcc3_sd | FSC | FSC(30%) OF 400 KV GORAKHPUR(PG)-LUCKNOW_1(PG) (PL) CKT-1 AT LUCKNOW_1(PG) | POWER GRID | D | AMP WORKS | 16/Sep/2022 | 10:00 | 16/Sep/2022 | 18:00 | | PLANNED | Approved | 16-Sep-22 | 10:00 | 16-Sep-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-----|--|------------|---|-----------|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 948 | RQ102307 | OCC_198 | cpcc3_sd | FSC | FSC(30%) OF 400 KV GORAKHPUR(PG)-LUCKNOW_1(PG) (PL) CKT-2 AT LUCKNOW_1(PG) | POWER GRID | D | AMP WORKS | 14/Sep/2022 | 10:00 | 14/Sep/2022 | 18:00 | | PLANNED | Approved | 14-Sep-22 | 10:00 | 14-Sep-22 | 18:00 | |
|-----|----------|---------|----------|-----|--|------------|---|-----------|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|

Outages proposed in other RPCs requiring NRPC approval

| SI No | outages proposed in | Name of Requesting Agency | Name of Elements | From | | To | | Basis | Reason | Remarks (If Any) | S/D Status | OCC Remarks |
|-------|---------------------|---------------------------|---------------------------------------|-----------|------|-----------|-------|-------|---|---|---------------------------------|---------------------------|
| 1 | ERPC | ER-1 | 765KV GAYA-VARANASI-I | 5/Sep/22 | 9:00 | 5/Sep/22 | 13:00 | D | REPLACEMENT OF FLASHED INSULATOR | All other line in ER-NR corridor to be in service | Approved | |
| 2 | ERPC | ER-1 | 400KV-CHANDWA-NEW RANCHI-I | 1/Sep/22 | 9:00 | 1/Sep/22 | 17:00 | D | REPLACEMENT OF INSULATOR DAMAGED BY MISREANTS | ATC curtailment of 300 MW | Approved | ATC curtailment of 300 MW |
| 3 | ERPC | ER-1 | 400KV-PATNA-BALIA-2 | 7/Sep/22 | 9:00 | 7/Sep/22 | 17:00 | D | REPLACEMENT OF FLASHED INSULATOR | | Approved | |
| 4 | ERPC | ER-1 | A/R OF 400KV-PATNA-BALIA-1 | 7/Sep/22 | 9:00 | 7/Sep/22 | 17:00 | D | TO FACILITATE THE SD OF OTHER CKT ON THE SAME TOWER | | Approved | |
| 5 | ERPC | ER-1 | HVDC AC BYPASS AT SASARAM | 23/Sep/22 | 9:00 | 23/Sep/22 | 18:00 | D | AMP WORK | | Approved | |
| 6 | ERPC | ER-1 | 220KV PUSAULI-KARAMNASHA -S/C | 4/Sep/22 | 8:00 | 5/Sep/22 | 18:00 | D | STRINGING WORK OF 220KV D/C PUSAULI-DURGAWATI TL | | Approved | |
| 7 | ERPC | ER-1 | 400KV BIHARSHARIF BALLIA CKT 1 | 23/Sep/22 | 9:00 | 23/Sep/22 | 17:00 | D | FOR REPLACEMENT OF FLASHED INSULATOR | | Approved | |
| 8 | ERPC | ER-1 | A/R OF 400KV BIHARSHARIF BALLIA CKT 2 | 23/Sep/22 | 9:00 | 23/Sep/22 | 17:00 | D | TO FACILITATE THE SD OF OTHER CKT ON THE SAME TOWER | | Approved | |
| 9 | ERPC | ER-1 | 400KV BIHARSHARIF BALLIA CKT 2 | 27/Sep/22 | 9:00 | 27/Sep/22 | 17:00 | D | FOR REPLACEMENT OF FLASHED INSULATOR | | Approved | |
| 10 | ERPC | ER-1 | A/R OF 400KV BIHARSHARIF BALLIA CKT 1 | 27/Sep/22 | 9:00 | 27/Sep/22 | 17:00 | D | TO FACILITATE THE SD OF OTHER CKT ON THE SAME TOWER | | Approved | |
| 11 | ERPC | ER-1 | A/R OF 400KV PATNA-NAUBATPUR-I | 1/Sep/22 | 7:00 | 30/Sep/22 | 18:00 | D | LIVE LINE OPGW WORK | | Approved | |
| 12 | ERPC | ER-1 | A/R OF 400KV BALIA-NAUBATPUR-I | 1/Sep/22 | 7:00 | 30/Sep/22 | 18:00 | D | LIVE LINE OPGW WORK | | Approved | |
| 13 | WRPC | POWERGRID_WR2 | 765KV-JABALPUR-ORAI-1 | 1/Sep/22 | 7:00 | 30/Sep/22 | 18:00 | D | For OPGW stringing under live line condition. A/R in Non auto mode required | ATC Curtailment of 900 MW | Approved | ATC Curtailment of 900 MW |
| 14 | WRPC | POWERGRID_WR2 | 765KV-GWALIOR-AGRA-1 | 1/Sep/22 | 9:30 | 7/Sep/22 | 18:00 | D | For Line Strengthening works. A/R in Non auto mode required | | Approved | |
| 15 | WRPC | POWERGRID_WR2/ NR3 | 765KV-VINDHYACHAL(PS)-VARANASI-1 | 5/Sep/22 | 9:30 | 5/Sep/22 | 18:00 | D | Line AMP works. A/R off of Ckt 2 and Dia to be Kept open at both ends. CSD Commissioning and AMP of line reactor/equipment at Varanasi NR3 end | ATC Curtailment of 2800 MW | Already discussed in main list. | |
| 16 | WRPC | POWERGRID_WR2/ NR3 | 765KV-VINDHYACHAL(PS)-VARANASI-2 | 6/Sep/22 | 9:30 | 6/Sep/22 | 18:00 | D | Line AMP works. A/R off of Ckt 1 and Dia to be Kept open at both ends. CSD Commissioning and AMP of line reactor/equipment at Varanasi NR3 end | ATC Curtailment of 2800 MW | Already discussed in main list. | |
| 17 | WRPC | POWERGRID_WR2 | 765KV-GWALIOR-AGRA-2 | 8/Sep/22 | 9:30 | 15/Sep/22 | 18:00 | D | For Line Strengthening works. A/R in Non auto mode required | | Approved | |
| 18 | WRPC | POWERGRID_WR2 | 400KV-KANSARI-KANKROLI-1 | 14/Sep/22 | 9:00 | 14/Sep/22 | 18:00 | D | Yearly AMP of LTE,Line reactor and main bay circuit breaker at Kansari end | | Approved | |
| 19 | WRPC | POWERGRID_WR2 | 400KV-KANSARI-BHINMAL-1 | 22/Sep/22 | 9:00 | 22/Sep/22 | 15:00 | D | Transfer bus scheme testing for the line at Zerda end | | Approved | |
| 20 | WRPC | POWERGRID_WR2 | 765KV-JABALPUR-ORAI-2 | 26/Sep/22 | 9:30 | 26/Sep/22 | 18:30 | D | For Line Terminal equipment AMP work at Both Jabalpur PS. Also Line Amp Works. A/R off of Ckt 1 and Dia to be kept open at Both ends | ATC Curtailment of 900 MW | Approved | ATC Curtailment of 900 MW |
| 21 | WRPC | MP_SLDC | 220KV-MALANPUR-AURIYA-1 | 6/Sep/22 | 9:00 | 6/Sep/22 | 17:00 | D | FOR LINE MAINTENANCE WORK | | Approved | |
| 22 | WRPC | MP_SLDC | 220KV-MEHGAON-AURIYA-1 | 12/Sep/22 | 9:00 | 12/Sep/22 | 17:00 | D | FOR LINE MAINTENANCE WORK | | Approved | |
| 23 | WRPC | MP_SLDC | 220KV-BHANPURA-MODAK-1 | 15/Sep/22 | 8:00 | 15/Sep/22 | 18:00 | D | FOR LINE MAINTENANCE WORK | | Approved | |
| 24 | WRPC | MP_SLDC | 220KV-BHANPURA-RANPUR-1 | 19/Sep/22 | 8:00 | 19/Sep/22 | 18:00 | D | FOR LINE MAINTENANCE WORK | | Approved | |
| 25 | WRPC | MP_SLDC | 220KV-BHANPURA-RANPUR-1 | 20/Sep/22 | 8:00 | 20/Sep/22 | 18:00 | D | FOR LINE MAINTENANCE WORK | | Approved | |
| 26 | WRPC | MP_SLDC | 132KV-SHEOPUR-KHANDAR-2 | 17/Sep/22 | 9:00 | 17/Sep/22 | 17:00 | D | FOR LINE MAINTENANCE WORK | | Approved | |

Shutdown Request by NTPC:

1.Singrauli#5 -210 MW - 3 days s/d required form 28.08.22 for Boiler license renewal.

NLDC/RLDC Remaks: May take up after revival of 200 MW SINGRAULI STPS - UNIT 1

OCC Remarks: OCC Forum desired NTPC to take up the matter with concerned inspecting authority for the cited work after the revival of 200 MW SINGRAULI STPS - UNIT 1 .For this ,NRPC may communicate in writing to Inspecting authority.However,if not possible,outage may be availed on 27-29 Aug (weekends).

UP Remarks May be considered after the revival of200 MW SINGRAULI STPS - UNIT 1 on bar

2.500 MW RIHAND-I STPS - UNIT 2 S/D for Boiler+Generator+ FGD Installation

OCC Remarks: OCC forum has Rejected the planned shutdown request by NTPC in view of mandate of MoP to have maximum thermal capacity available from 1st September to 15th October 2022. However,NTPC has expressed its inability to run the machine further and stated that this shutdown may be considered as forced shutdown.So accordindly OCC forum noted their statement.

3. 110 MW TANDA TPS - UNIT 4 S/D for Capital Overhaul.

OCC Remarks: OCC forum has rejected the planned outage requested by NTPC as beneficiary UPPCL has denied consent. However NTPC informed forum that based on the operating condition of the machine ,they might avail forced shutdown if needed. So accordindly OCC forum noted their statement.

| | | | From | | To | | | | | |
|------|----------------------------|--------|-------------|------|-------------|----------|---|---------------|------------|------------------------------|
| S.N. | Station | Unit # | Date | Time | Date | Time | Remarks | NRLDC Remarks | S/d Status | OCC Remarks |
| 1 | 216 MW GT 1 AT PPCL BAWANA | 1 | 25-Sep-2022 | 0:00 | 12-Oct-2022 | 24:00:00 | Hot gas path inspection of GT 1 due after completion of 24000 hrs of operation. | | Rejected | May be discussed in next OCC |

| SL | Request Type | OCC Numb | Name of Recd | Element Name | Daily/Cont | Reason | From Date | From Time | To Date | To Time | NRLDC /NLDC Remarks | OCC Remarks |
|----|--------------|----------|--------------|---|------------|--------------------|-------------|-----------|-------------|---------|---------------------|--|
| 1 | PLANNED | OCC_198 | jhajjar_sd | 400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-1 | D | Annual Maintenance | 21/Sep/2022 | 9:00 | 21/Sep/2022 | 17:00 | | Apprved.Only one shutdown from Jhajjar would be given. |
| 2 | PLANNED | OCC_198 | jhajjar_sd | 400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-2 | D | Annual Maintenance | 22/Sep/2022 | 9:00 | 22/Sep/2022 | 17:00 | | Apprved.Only one shutdown from Jhajjar would be given. |
| 3 | PLANNED | OCC_198 | jhajjar_sd | 400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-1 | D | Annual Maintenance | 23/Sep/2022 | 9:00 | 23/Sep/2022 | 17:00 | | Apprved.Only one shutdown from Jhajjar would be given. |
| 4 | PLANNED | OCC_198 | jhajjar_sd | 400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-2 | D | Annual Maintenance | 24/Sep/2022 | 9:00 | 24/Sep/2022 | 17:00 | | Apprved.Only one shutdown from Jhajjar would be given. |
| 5 | PLANNED | OCC_198 | jhajjar_sd | 400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-1 | D | Annual Maintenance | 26/Sep/2022 | 9:00 | 26/Sep/2022 | 17:00 | | Apprved.Only one shutdown from Jhajjar would be given. |
| 6 | PLANNED | OCC_198 | jhajjar_sd | 400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-2 | D | Annual Maintenance | 27/Sep/2022 | 9:00 | 27/Sep/2022 | 17:00 | | Apprved.Only one shutdown from Jhajjar would be given. |
| 7 | PLANNED | OCC_198 | jhajjar_sd | 400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-1 | D | Annual Maintenance | 28/Sep/2022 | 9:00 | 28/Sep/2022 | 17:00 | | Apprved.Only one shutdown from Jhajjar would be given. |
| 8 | PLANNED | OCC_198 | jhajjar_sd | 400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-2 | D | Annual Maintenance | 29/Sep/2022 | 9:00 | 29/Sep/2022 | 17:00 | | Apprved.Only one shutdown from Jhajjar would be given. |

Elements To be approved in 198th OCC meeting

| SL | Request Type | OCC Number | Name of Requesting Agency | Element Name | Daily/Continuous | Reason | From Date | From Time | To Date | To Time | Remarks | S/D Status | OCC Remarks |
|----|--------------|------------|---------------------------|--|------------------|--|-------------|-----------|-------------|---------|---|------------|-------------|
| 1 | PLANNED | OCC_198 | sldcps_sd | 400 KV Main Bay of ICT-1 409 & Tie Bay of ICT-1 408 at 400 KV MUKTSAR (PS) | D | CB Timings | 20/Sep/2022 | 9:00 | 20/Sep/2022 | 17:00 | Main and Tie Breaker timings will be taken one by one. No load flow will be affected. | | Approved |
| 2 | PLANNED | OCC_198 | sldcps_sd | 400 KV Main Bay of ICT-2 412&Tie Bay of ICT-2 411 at 400 KV MUKTSAR (PS) | D | CB Timings | 23/Sep/2022 | 9:00 | 23/Sep/2022 | 17:00 | Main and Tie Breaker timings will be taken one by one. No load flow will be affected. | | Approved |
| 3 | PLANNED | OCC_198 | sldcps_sd | 400 KV Main Bay of ICT-3 421 & Tie Bay of ICT-3 420 at 400 KV MUKTSAR (PS) | D | CB Timings | 30/Sep/2022 | 9:00 | 30/Sep/2022 | 17:00 | Main and Tie Breaker timings will be taken one by one. No load flow will be affected. | | Approved |
| 4 | PLANNED | OCC_198 | sldcps_sd | 400 KV MUKTSAR (PS)-MAKHU (PS) CKT-1 | D | Tree trimming between Span no 108-109 | 01/Sep/2022 | 9:00 | 01/Sep/2022 | 17:00 | No Supply will be affected | | Approved |
| 5 | PLANNED | OCC_198 | sldcps_sd | 400 KV MUKTSAR (PS)-TALWANDI(PSG) (PS) CKT-1 | D | CVT Tan Delta Testing | 16/Sep/2022 | 9:00 | 16/Sep/2022 | 17:00 | No Supply will be affected | | Approved |
| 6 | PLANNED | OCC_198 | sldcps_sd | 400 KV MUKTSAR (PS)-TALWANDI(PSG) (PS) CKT-2 | D | CVT Tan Delta Testing | 16/Sep/2022 | 9:00 | 16/Sep/2022 | 17:00 | No Supply will be affected | | Approved |
| 7 | PLANNED | OCC_198 | sldcps_sd | 400 KC D/C HMEL - PSTCL Line-1 Tie Bay (402B) | C | Stability test on 400 KV GIS Bus bar-2 | 13/Sep/2022 | 9:00 | 15/Sep/2022 | 17:00 | No Supply will be affected | | Approved |
| 8 | PLANNED | OCC_198 | sldcps_sd | 400 KC D/C HMEL - PSTCL Line-2 Tie Bay (403B) | C | Stability test on 400 KV GIS Bus bar-2 | 13/Sep/2022 | 9:00 | 15/Sep/2022 | 17:00 | No Supply will be affected | | Approved |
| 9 | PLANNED | OCC_198 | sldcps_sd | 400 KV ICT 02 Tie Bay (404B) | C | Stability test on 400 KV GIS Bus bar-2 | 13/Sep/2022 | 9:00 | 15/Sep/2022 | 17:00 | No Supply will be affected | | Approved |

| S.No. | Details of transmission element | Date | | Timings | | Type of Shutdown(daily/Continuous Basis) | Reason | NLDC/ RLDC Remarks | OCC Remarks |
|-------|---|------------|------------|----------|----------|--|--|--------------------|--------------|
| | | From | To | From | To | | | | |
| 1 | 952T Tie CB of 400kV Jodhpur - Kankani -II at 400kV GSS Jodhpur | 20.09.2022 | 20.09.2022 | 09.00Hrs | 18.00Hrs | Daily | Quarterly Preventive Maintenance and testing work. | | OCC Approved |
| 2 | 1052T Tie CB of 400kV Jodhpur - Rajwest at 400kV GSS Jodhpur | 22.09.2022 | 22.09.2022 | 09.00Hrs | 18.00Hrs | Daily | Quarterly Preventive Maintenance and testing work. | | OCC Approved |

| Sl. No. | Request by | Owner | Element Type | Element Name | Mode | Reason | Outage Approval | | | | Remark | NRLDC/NLDC Remark | OCC Remark |
|---------|---------------------|---------|--------------|---|------------|---|-----------------|-----------|------------|----------|--|-------------------|--|
| | | | | | | | From date | From Time | To date | To time | | | |
| 1.0 | UPRVUNL, HARDUAGANJ | UPRVUNL | Transformer | 100MVA, 400/11.5/11.5KV Station Transformer-1 | Continuous | For maintenance work | 22.08.2022 | 08:00 Hrs | 27.08.2022 | 18:00Hrs | For checking tightness of 11.5kV side flexible jumpers of LV1 & LV2, checking of protection & control circuits and other maintenance activities on the transformer as the shutdown of 660MW Unit has been planned during the same period. | | Approved.Shutdown would be taken along with Unit outage. |
| 2.0 | UPRVUNL, HARDUAGANJ | UPRVUNL | Transformer | 100MVA, 400/11.5/11.5KV Station Transformer-2 | Continuous | For maintenance work | 29.08.2022 | 08:00 Hrs | 03.09.2022 | 18:00Hrs | For checking tightness of 11.5kV side flexible jumpers of LV1 & LV2, checking of protection & control circuits and other maintenance activities on the transformer as the shutdown of 660MW Unit has been planned during the same period. | | Approved.Shutdown would be taken along with Unit outage. |
| 3.0 | UPRVUNL, HARDUAGANJ | UPRVUNL | Transformer | 315MVA, 400/220KV ICT-1 & 2 | Continuous | For carrying out civil activities of soil excavation work over the 220kV Power cables | 22.08.2022 | 08:00 Hrs | 01.09.2022 | 18:00Hrs | For carrying out civil activities of excavation for drains and roads over the 220 KV Power cables of 315MVA 400/220kV ICT-1, Shut down of both ICTs i.e. ICT#1 and ICT#2 is required for the safety of man & material as the Power Cables of both these ICTs are laid in parallel and also shutdown of 660MW Unit is planned during the same period. | | Approved.Shutdown would be taken subject to Unit outage consent by UPSLDC. |
| 4.0 | UPRVUNL, HARDUAGANJ | UPRVUNL | BUS | 400kV Bus-I | Daily | For maintenance work | 01.09.2022 | 08:00 Hrs | 03.09.2022 | 18:00Hrs | For preventive maintenance & checking alignment of isolators connected to Bus-I. | | Approved.Shutdown would be taken subject to Unit outage consent by UPSLDC. |
| 5.0 | UPRVUNL, HARDUAGANJ | UPRVUNL | BUS | 400kV Bus-II | Daily | For maintenance work | 05.09.2022 | 08:00 Hrs | 07.09.2022 | 18:00Hrs | For preventive maintenance & checking alignment of isolators connected to Bus-II. | | Approved.Shutdown would be taken subject to Unit outage consent by UPSLDC. |
| 6.0 | UPRVUNL, HARDUAGANJ | UPRVUNL | Line | 400kV Harduaganj Sikandrabad | Daily | For maintenance work | 02.09.2022 | 08:00 Hrs | 02.09.2022 | 18:00Hrs | For preventive maintenance & checking alignment of line side isolator. | | Approved.Shutdown would be taken subject to Unit outage consent by UPSLDC. |
| 7.0 | UPRVUNL, HARDUAGANJ | UPRVUNL | Line | 400kV Harduaganj Aligarh | Daily | For maintenance work | 03.09.2022 | 08:00 Hrs | 03.09.2022 | 18:00Hrs | For preventive maintenance & checking alignment of line side isolator. | | Approved.Shutdown would be taken subject to Unit outage consent by UPSLDC. |
| 8.0 | UPRVUNL, HARDUAGANJ | UPRVUNL | Reactor | 400kV, 80MVAR Bus Reactor | Daily | For maintenance work | 06.09.2022 | 08:00 Hrs | 06.09.2022 | 18:00Hrs | For preventive maintenance & checking alignment of line side isolator. | | Approved.Shutdown would be taken subject to Unit outage consent by UPSLDC. |

PLANNED SHUT DOWN FOR THE MONTH OF SEPTEMBER- 2022 WHICH ARE TO BE APPROVED BY OCC

Name of Transmission Zone : Uttar Pradesh Power Transmission Corporation Limited

| Sl. No. | Details of Transmission Line | | Category to which transmission on Element belong (A/B/C/D) | Date | | Timings | | Reason | "Outage Mode (Daily/Continuous)" | Remarks | NRLDC /NLDC Remarks | OCC Remarks |
|---------|------------------------------|--|--|------------|------------|---------|-------|---|----------------------------------|---|------------------------------------|--|
| | Voltage Level | Name of Transmission Elements | | From | To | From | To | | | | | |
| 1 | 765 kV | 702 Bay (765kV Bus Reactor Tie Bay at 765kV Fatehabad) | A | 01-09-2022 | 01-09-2022 | 11:00 | 13:00 | For routine maintenance and testing of Bay equipment | daily | | | APPROVED |
| 2 | 765 kV | 1500 MVA 765/400KV ICT-I at Fatehabad S/S | A | 05-09-2022 | 06-09-2022 | 9:00 | 18:00 | For charging of ICT-1 R-Phase unit. At present, Spare Phase unit is Charged as R Phase. Work is delayed by M/s GE (OEM) and bad weather conditions. (For changeover and after that 24Hrs No load charging of Transformer) | continuous | | | APPROVED |
| 3 | 765 kV | 1500MVA ICT-2 at Gr. Noida S/s | A | 08-09-2022 | 09-09-2022 | 8:00 | 8:00 | For the Maintenance of Transformer Bank and Normalization of ICT as one New transformer will be charged at B phase in place of Spare ICT (For change over and after that 24 Hour on no load charging of transformer) | continuous | | Subjected to availability of ICT 1 | APPROVED |
| 1 | 400 kV | 50MVAR, 420KV NON-SWITCHABLE LINE REACTOR I AT 400KV BASTI(UPPTCL)-LUCKNOW(PGCIL) CKT-I LINE | A | 01-09-2022 | 02-09-2022 | 9:00 | 16:00 | To attain punctured air cell. | continuous | when emergency shutdown was availed, it was found that the air cell was damaged and also the attempt has been taken to charge the air cell but it got discharged with time. 400KV S/s PGCIL Lko also has 63MVAR Line Reactor. 400KV BASTI (UPPTCL)-LUCKNOW (PGCIL) CKT-I LINE will be charged immediately after taking out the line reactor from the circuit. | | approved subject to consent from UPSLDC. |

| | | | | | | | | | | | |
|---|--------|--|---|------------|------------|------|-------|--|-------|---|---|
| 2 | 400 kV | 50MVAR, 420KV NON-SWITCHABLE LINE REACTOR II AT 400KV BASTI(UPPTCL)-LUCKNOW(PGCIL) CKT-II LINE | A | 02-09-2022 | 02-09-2022 | 9:00 | 16:00 | To attain the leakage from breather pipe through which oil is slowly escaping into the breather chamber and deteriorating the silica gel | daily | Gasket was also replaced and other measures like tightening & fixing of breather chamber has already been taken but issue is still persisting. The breather pipe and chamber will be replaced. 400kV PGCIL Lko. has 63MVAR Line Reactor. 400KV BASTI (UPPTCL)-LUCKNOW (PGCIL) CKT-II LINE will be charged immediately after taking out the line reactor from circuit. | approved subject to consent from UPSLDC. |
| 3 | 400 kV | 400KV Bus Transfer Bay at Bareilly | A | 13-09-2022 | 13-09-2022 | 8:30 | 17:00 | preventive maintenace | daily | | Approved Subject to rest elements remain in service with alternate bus. |

LIST OF ADDITIONAL SHUTDOWNS PROPOSED FOR APPROVAL IN OCC-198 MEETING

| S.No. | ELEMENTS | OWNER | MODE | DURATION | | | | PURPOSE | Remarks | NLDC/ RLDC Remarks | OCC Remarks |
|---------------------------|---|-------|-------|------------|-------|------------|-------|--|---|--------------------------|--|
| | | | | FROM | | TO | | | | | |
| | | | | DATE | TIME | DATE | TIME | | | | |
| 765kV/400kV Lines | | | | | | | | | | | |
| 1 | 500KV HVDC BALIA-BHWD POLE-II | PGCIL | DAILY | 20.08.2022 | 8:00 | 22.08.2022 | 18:00 | For overhead crossing of 765kV D/C Sikar-II Aligarh Transmission Line (part-III) | | | Both pole shutdown approved |
| 2 | 765KV JHATIKRA-ALIGARH-I | PGCIL | DAILY | 23.08.2022 | 8:00 | 25.08.2022 | 18:00 | For overhead crossing of 765kV D/C Sikar-II Aligarh Transmission Line (part-III) | | | A/R approved |
| 3 | 400KV HAPUR(UP)-MORADABAD (UP) (PG) CKT-1 | PGCIL | DAILY | 29.08.2022 | 8:00 | 30.08.2022 | 18:00 | For Construction of LILO of 765 KV SC Gr. Noida-Hapur Transmission Line(under PMSTL TBCB project) | | | Approved subject to real time grid conditions. |
| 4 | 400KV KANSARI(ZERDA)-BHINMAL(PG) | PGCIL | DAILY | 20.08.2022 | 9:00 | 20.08.2022 | 15:00 | For transfer bus scheme testing of 400KV-ZERDA-BHINMAL line at ZERDA (Kansari) end. | | | Approved |
| 400KV Bus Reactor | | | | | | | | | | | |
| 1 | 125 MVAR Bus reactor at Sikar | PGCIL | DAILY | 26.08.2022 | 8:00 | 26.08.2022 | 18:00 | FOR AMP WORK | | | Approved |
| 400KV Bus | | | | | | | | | | | |
| 1 | 400 KV Bus -2 at Sikar | PGCIL | DAILY | 23.08.2022 | 8:00 | 24.08.2022 | 18:00 | FOR AMP WORK | | | Approved |
| 765/400/220kV Bays | | | | | | | | | | | |
| 1 | 400KV future line M/BAY 424 at Fatehgarh-2 S/s | PGCIL | DAILY | 01.09.2022 | 17:00 | 05.09.2022 | 23:00 | For construction of 400 kV Fatehgarh-3 line | | | Approved |
| 2 | 400KV future line T/BAY 423 at Fatehgarh-2 S/s | PGCIL | DAILY | 01.09.2022 | 17:00 | 05.09.2022 | 23:00 | For construction of 400 kV Fatehgarh-3 line | | | Approved |
| 3 | 416 - Bhiwadi - Neemrana-I Main Bay at Bhiwadi | PGCIL | Daily | 19.08.2022 | 9:30 | 19.08.2022 | 10:30 | Control Signal Validation from from Local SCADA and NTAMC/RTMAC from newly commissioned Schneider SAS system | Neemrana-I will remain in service through 417 Tie Bay | | Rejected. Request withdrawn by NR-1 POWERGRID. |
| 4 | 417 - Bhiwadi - Neemrana-I Tie Bay at Bhiwadi | PGCIL | Daily | 19.08.2022 | 10:30 | 19.08.2022 | 11:30 | Control Signal Validation from from Local SCADA and NTAMC/RTMAC from newly commissioned Schneider SAS system | Neemrana-I will remain in service through 416 Main Bay | | Rejected. Request withdrawn by NR-1 POWERGRID. |
| 5 | 419 - Bhiwadi - Neemrana-II Main Bay at Bhiwadi | PGCIL | Daily | 19.08.2022 | 11:30 | 19.08.2022 | 12:30 | Control Signal Validation from from Local SCADA and NTAMC/RTMAC from newly commissioned Schneider SAS system | Neemrana-II will remain in service through 420 Tie Bay | | Rejected. Request withdrawn by NR-1 POWERGRID. |
| 6 | 420 - Bhiwadi- Neemrana-II & AC Filter - I Tie Bay at Bhiwadi | PGCIL | Daily | 19.08.2022 | 15:00 | 19.08.2022 | 16:00 | Control Signal Validation from from Local SCADA and NTAMC/RTMAC from newly commissioned Schneider SAS system | Neemrana-II and AC Filter-I will remain in service through 419 Main and 421 Main Bay respectively | | Rejected. Request withdrawn by NR-1 POWERGRID. |

| | | | | | | | | | | | |
|----|--|-------|-------|------------|-------|------------|-------|--|---|--|--|
| 7 | 421 - AC filter- I Main Bay at Bhiwadi | PGCIL | Daily | 19.08.2022 | 16:00 | 19.08.2022 | 17:00 | Control Signal Validation from from Local SCADA and NTAMC/RTMAC from newly commissioned Schneider SAS system | AC Filter-I will remain in service through 420 Tie Bay | | Rejected. Request withdrawn by NR-1 POWERGRID. |
| 8 | 423 - Pole-2 Tie Bay at Bhiwadi | PGCIL | Daily | 20.08.2022 | 9:30 | 20.08.2022 | 10:30 | Control Signal Validation from from Local SCADA and NTAMC/RTMAC from newly commissioned Schneider SAS system | Pole-2 will remain in service through 424 Main Bay | | Rejected. Request withdrawn by NR-1 POWERGRID. |
| 9 | 424 - Pole-2 Main Bay (Bus-II) at Bhiwadi | PGCIL | Daily | 20.08.2022 | 10:30 | 19.08.2022 | 11:30 | Control Signal Validation from from Local SCADA and NTAMC/RTMAC from newly commissioned Schneider SAS system | Pole-2 will remain in service through 423 Tie Bay | | Rejected. Request withdrawn by NR-1 POWERGRID. |
| 10 | 426 - Pole-1 Tie Bay at Bhiwadi | PGCIL | Daily | 20.08.2022 | 15:00 | 20.08.2022 | 16:00 | Control Signal Validation from from Local SCADA and NTAMC/RTMAC from newly commissioned Schneider SAS system | Pole-1 will remain in service through 427 Main Bay | | Rejected. Request withdrawn by NR-1 POWERGRID. |
| 11 | 427- Pole-1 Main Bay at Bhiwadi | PGCIL | Daily | 20.08.2022 | 16:00 | 20.08.2022 | 17:00 | Control Signal Validation from from Local SCADA and NTAMC/RTMAC from newly commissioned Schneider SAS system | Pole-1 will remain in service through 426 Tie Bay | | Rejected. Request withdrawn by NR-1 POWERGRID. |
| 12 | 428- Bhiwadi- Hissar -2 Main Bay at Bhiwadi | PGCIL | Daily | 21.08.2022 | 9:30 | 21.08.2022 | 10:30 | Control Signal Validation from from Local SCADA and NTAMC/RTMAC from newly commissioned Schneider SAS system | Hissar-II will remain in service through 429 Tie Bay | | Rejected. Request withdrawn by NR-1 POWERGRID. |
| 13 | 429 - Bhiwadi Hissar -2 & AC Filter-III Tie Bay at Bhiwadi | PGCIL | Daily | 21.08.2022 | 10:30 | 21.08.2022 | 11:30 | Control Signal Validation from from Local SCADA and NTAMC/RTMAC from newly commissioned Schneider SAS system | Hissar-II and AC Filter-III will remain in service through 428 Main and 430 Main Bay respectively | | Rejected. Request withdrawn by NR-1 POWERGRID. |
| 14 | 430 - AC Filter-III Main Bay at Bhiwadi | PGCIL | Daily | 21.08.2022 | 11:30 | 21.08.2022 | 12:30 | Control Signal Validation from from Local SCADA and NTAMC/RTMAC from newly commissioned Schneider SAS system | AC Filter-III will remain in service through 429 Tie Bay | | Rejected. Request withdrawn by NR-1 POWERGRID. |
| 15 | 431- Bhiwadi- Hissar -3 Main Bay at Bhiwadi | PGCIL | Daily | 21.08.2022 | 12:30 | 21.08.2022 | 13:30 | Control Signal Validation from from Local SCADA and NTAMC/RTMAC from newly commissioned Schneider SAS system | Hissar-III will remain in service through 432 Tie Bay | | Rejected. Request withdrawn by NR-1 POWERGRID. |
| 16 | 432 - Bhiwadi Hissar -3 & AC Filter-II Tie Bay at Bhiwadi | PGCIL | Daily | 21.08.2022 | 15:00 | 21.08.2022 | 16:00 | Control Signal Validation from from Local SCADA and NTAMC/RTMAC from newly commissioned Schneider SAS system | Hissar-III and AC Filter-II will remain in service through 431 Main and 433 Main Bay respectively | | Rejected. Request withdrawn by NR-1 POWERGRID. |

| | | | | | | | | | | | |
|----|---|-------|-------|------------|----------|------------|-----------|--|---|--|--|
| 17 | 433 - AC Filter-II Main Bay at Bhiwadi | PGCIL | Daily | 21.08.2022 | 16:00 | 21.08.2022 | 17:00 | Control Signal Validation from from Local SCADA and NTAMC/RTMAC from newly commissioned Schneider SAS system | AC Filter-II will remain in service through 432 Tie Bay | | Rejected. Request withdrawn by NR-1 POWERGRID. |
| 18 | 220KV Bus Coupler BAY 206 at GIS Manesar S/s | PGCIL | DAILY | 23.08.2022 | 9:00 | 23.08.2022 | 18:00 | FOR AMP WORK | | | Approved |
| 19 | 400kV GIS Bus Section bay -421 at Kurukshetra | PGCIL | Daily | 01.09.2022 | 9:00 | 01.09.2022 | 18:00 | For AMP Works | | | Approved |
| 20 | 400kV GIS Bus Section bay -422 at Kurukshetra | PGCIL | Daily | 02.09.2022 | 9:00 | 02.09.2022 | 18:00 | For AMP Works | | | Approved |
| 21 | 220kV GIS Bus Section bay -206 at Kurukshetra | PGCIL | Daily | 06.09.2022 | 9:00 | 06.09.2022 | 18:00 | For AMP Works | | | Approved |
| 22 | 423 TIE BAY AT BIKANER SS | PGCIL | Daily | 14.09.2022 | 15:00 | 14.09.2022 | 17:00 | CT OIL SAMPLING WORK | | | Approved |
| 23 | 220 kV Bay No 210 of Bawal line Main Bay at Bhiwadi | PGCIL | Cont. | 01.08.2022 | 08:00HRS | 06.08.2022 | 18:00 HRS | Overhauling of 220 kV CB 210 | | | Approved |

POWERGRID NORTHERN REGION-II

| SUBJECT :- Additional S/D REQUEST FOR TRANSMISSION ELEMENTS PERTAINING TO NR2 for 198th OCC MEETING | | | | | | | | | | | |
|---|---------------------------------|--|---------------------|------------|-----------|------------|----------|------------------|---|------------|---|
| S.N. | Details of Transmission Element | | Category of element | DURATION | | | | Daily/Continuous | Reason | S/D status | OCC Remarks |
| | Voltage level (KV) | NAME OF THE ELEMENT AND SUBSTATION | | FROM | | TO | | | | | |
| | | | | DATE | TIME | DATE | TIME | | | | |
| 1 | 220KV | 220/66/11 KV ICT-1 BANK AT KARGIL | D | 02.09.2022 | 09:00 hrs | 02.09.2022 | 18:00hrs | Daily | FOR AMP AND INSTALLATION OF CANOPIES WORKS | Approved | Subject to consent of J&K and Ladakh and NHPC |
| 2 | 220KV | 220/66/11 KV ICT-2 BANK AT KARGIL | D | 03.09.2022 | 09:00 hrs | 03.09.2022 | 18:00hrs | Daily | FOR AMP AND INSTALLATION OF CANOPIES WORKS | Approved | Subject to consent of J&K and Ladakh and NHPC |
| 3 | 220KV | 220/66/11 KV ICT BANK AT DRASS | D | 05.09.2022 | 09:00 hrs | 05.09.2022 | 18:00hrs | Daily | FOR AMP AND INSTALLATION OF CANOPIES WORKS | Approved | Subject to consent of J&K and Ladakh and NHPC |
| 4 | 220KV | 220/66/11 KV ICT-1 BANK AT PHYANG (LEH) | D | 06.09.2022 | 09:00 hrs | 06.09.2022 | 18:00hrs | Daily | FOR AMP AND INSTALLATION OF CANOPIES WORKS | Approved | Subject to consent of J&K and Ladakh and NHPC |
| 5 | 220KV | 220/66/11 KV ICT-2 BANK AT PHYANG (LEH) | D | 07.09.2022 | 09:00 hrs | 07.09.2022 | 18:00hrs | Daily | FOR AMP AND INSTALLATION OF CANOPIES WORKS | Approved | Subject to consent of J&K and Ladakh and NHPC |
| 6 | 220KV | 220/66/11 KV ICT BANK AT KHALSTI | D | 08.09.2022 | 09:00 hrs | 08.09.2022 | 18:00hrs | Daily | FOR AMP AND INSTALLATION OF CANOPIES WORKS | Approved | Subject to consent of J&K and Ladakh and NHPC |
| 7 | 400 KV | 400 KV D/C Chamba Jalandhar Transmission Line Ckt-I | A | 17.09.2022 | 09:00 hrs | 27.09.2022 | 18:00hrs | Continuous | Tower erection, Tower Dismantalling, Stringing/Destringing work for Diversion of 400KV D/C Chamba-Jalandhar TL between tower No 83-85 in NR-II region of POWERGRID. | Rejected | May be considered in Next OCC |
| 8 | 400 KV | 400 KV D/C Chamba Jalandhar Transmission Line Ckt- II. | A | 17.09.2022 | 09:00 hrs | 27.09.2022 | 18:00hrs | Continuous | Tower erection, Tower Dismantalling, Stringing/Destringing work for Diversion of 400KV D/C Chamba-Jalandhar TL between tower No 83-85 in NR-II region of POWERGRID. | Rejected | May be considered in Next OCC |

FORMAT I(A): REQUEST FOR TRANSMISSION ELEMENT OUTAGE TO RPC

(SHUTDOWNS)

| INDENTING AGENCY | | PGCIL, CPCC (NR-III),Lucknow | | | FOR THE MONTH | | SEPT'22 | | REASON | DATE | | DD:MM:YYYY | | NLDL/RLDC Remarks | OCC Remarks |
|------------------|---------------------------|------------------------------|-----------------|------------|---------------|--------|-----------------------|-------------------|--|------------------------|-------|------------|-------|---|--|
| S.N. | NAME OF REQUESTING AGENCY | LINE DETAILS | | | | | | DAILY/ CONTINUOUS | | PROPOSED DATE AND TIME | | | | | |
| | | VOLT LEVEL (KV) | FROM S/S | TO S/S | OWNER | CKT ID | INTER/ INTRA REGIONAL | | | FROM | | TO | | | |
| | | | | | | | | | | DATE | TIME | DATE | TIME | | |
| 1 | POWERGRID NR3 | 400kV | Kanpur | Allahabad | POWERGRID | 1 | Intra | Daily | AMP works | 9/21/2022 | 8:00 | 9/21/2022 | 18:00 | | Approved |
| 2 | POWERGRID WR2 | 765kV | Vindhyachal(PS) | Varanasi | PVTSL | 1 | Inter | Daily | Line AMP works. A/R off of Ckt 2 and Dia to be Kept open at both end by WR2 | 10-Sep-22 | 9:00 | 10-Sep-22 | 18:00 | ATC-TTC OF NR IMPORT to be curtailed by 2800 MW | May be clubbed with NR-3 request in main list. |
| 3 | POWERGRID WR2 | 765kV | Vindhyachal(PS) | Varanasi | PVTSL | 2 | Inter | Daily | Line AMP works. A/R off of Ckt 1 and Dia to be Kept open at both ends by WR2. | 13-Sep-22 | 9:00 | 13-Sep-22 | 18:00 | ATC-TTC OF NR IMPORT to be curtailed by 2800 MW | May be clubbed with NR-3 request in main list. |
| 4 | POWERGRID WR2 | 765kV | Orai | Satna | POWERGRID | 1 | Inter | Daily | For Switching of Y-Ph with Spare (For taking Spare in Service due to Oil leakage in Y-Ph) by WR2 | 12-Sep-22 | 10:00 | 12-Sep-22 | 13:00 | ATC-TTC OF NR IMPORT to be curtailed by 2450 MW | Already discussed in main list. |
| 5 | POWERGRID WR2 | 400kV | KANSARI | KANKROLI | POWERGRID | 1 | Intra | Daily | Yearly AMP of LTE,Line reactor and main bay circuit breaker at Kansari end by WR2 | 14-Sep-22 | 9:00 | 14-Sep-22 | 18:00 | | Approved |
| 6 | POWERGRID WR2 | 400KV | KANSARI | BHINMAL | POWERGRID | 1 | Intra | Daily | Transfer bus scheme testing for the line at Kansari (Zerda) end by WR2 | 22-Sep-22 | 9:00 | 22-Sep-22 | 15:00 | | Approved |
| 7 | POWERGRID ER1 | 400KV | Patna | Balia | POWERGRID | 1 | Inter | Continuous | Transmission line Diversion work due to RVNL by ER1 | 20-Sep-22 | 8:00 | 5-Oct-22 | 18:00 | | Approved.Should not clash with S/D of 765 KV Fatehpur-Sasaram line |
| 8 | POWERGRID ER1 | 400KV | Patna | Balia | POWERGRID | 2 | Inter | Continuous | Transmission line Diversion work due to RVNL by ER1 | 20-Sep-22 | 8:00 | 5-Oct-22 | 18:00 | | Approved.Should not clash with S/D of 765 KV Fatehpur-Sasaram line |
| 9 | POWERGRID ER1 | 400KV | CHANDWA | NEW RANCHI | POWERGRID | 1 | Intra | Daily | REPLACEMENT OF INSULATOR DAMAGED BY MISREANTS by ER1 | 1-Sep-22 | 9:00 | 1-Sep-22 | 17:00 | ATC-TTC of NR Import to be curtailed by 300 MW | Approved |
| 10 | POWERGRID ER1 | 400KV | CHANDWA | NEW RANCHI | POWERGRID | 2 | Intra | Daily | TO FACILITATE THE SD OF OTHER CKT ON THE SAME TOWER by ER1 | 1-Sep-22 | 9:00 | 1-Sep-22 | 17:00 | | NRPC Consent not required |
| 11 | POWERGRID ER1 | 220kV | PUSAULI | KARAMNA SA | POWERGRID | 1 | Intra | Daily | STRINGING WORK OF 220KV D/C PUSAULI-DURGAWATI TL by ER1 | 4-Sep-22 | 8:00 | 5-Sep-22 | 18:00 | | Approved subject to real time UP consent. |

| (PLANNED SHUT DOWNS) | | | | | | | | | | | | | |
|----------------------|---------------------------|-------------------------------|---|--------------------------|---------------------|-------------------|---|------------------------|------|-------------|-------|-------------------|---------------------------|
| INDENTING AGENCY | | PGCIL, CPCC (NR-III), LUCKNOW | | FOR THE MONTH of SEPT'22 | | | | DATE | | DD:MM:YYYY | | NLDC/RLDC Remarks | OCC Remarks |
| S.N | NAME OF REQUESTING AGENCY | EQUIPMENT DETAILS | | | | | Reason | PROPOSED DATE AND TIME | | | | | |
| | | VOLT LEVEL (KV) | NAME OF ELEMENTS (ICT, B/R, SVC, Bays, etc) | OWNER | INTER/ INTRA REGION | DAILY/ CONTINUOUS | | FROM | | TO | | | |
| | | | | | | | | DATE | TIME | DATE | TIME | | |
| 1 | POWERGRID ER1 | 400 | 400KV MAIN BUS - 1 AT CHANDWA | POWERGRID | Intra | Continuous | Interconnection of existing BUS with new BUS section for NorthKarnpura Chandwa bays at Chandwa by ER1 | 30-Aug-2022 | 9:00 | 4-Sep-2022 | 17:30 | | NRPC Consent not required |
| 2 | POWERGRID ER1 | 400 | 400KV MAIN BUS - 2 AT CHANDWA | POWERGRID | Intra | Continuous | Interconnection of existing BUS with new BUS section for NorthKarnpura Chandwa bays at Chandwa by ER1 | 5-Sep-2022 | 9:00 | 10-Sep-2022 | 17:30 | | NRPC Consent not required |
| 3 | POWERGRID ER1 | 400 | HVDC AC BYPASS AT SASARAM | POWERGRID | Intra | Continuous | For erection of Gantry Tower for construction work of 02 Nos. 220 kV GIS new bays at Pusauli by ER1 | 2-Sep-22 | 8:00 | 4-Sep-22 | 21:00 | | Approved |
| 4 | POWERGRID ER1 | 400 | HVDC AC BYPASS AT SASARAM | POWERGRID | Intra | Daily | AMP WORK by ER1 | 23-Sep-22 | 9:00 | 23-Sep-22 | 18:00 | | Approved |