



भारत सरकार
Government of India
विद्युत मंत्रालय
Ministry of Power
उत्तर क्षेत्रीय विद्युत समिति
Northern Regional Power Committee

सं.:उ.क्षे.वि.स./प्रचालन/106/01/2022/

दिनांक: 16.09.2022

विषय: उत्तर क्षेत्रीय विद्युत समिति की प्रचालन समन्वय उप- समिति की 199^{वीं} बैठक में स्वीकृत आऊटेज कार्यक्रम की सूची।

Subject: Outage programme approved in 199th OCC Meeting.

विद्युत् उत्पादन कंपनियों व पारेषण लाइसेंस धारकों द्वारा उत्पादन इकाइयों व पारेषण तंत्र के प्रस्तावित आऊटेज कार्यक्रमों को दिनांक 15.09.2022 में आयोजित प्रचालन समन्वय उप- समिति की 199^{वीं} बैठक में चर्चा करने के पश्चात आऊटेज कार्यक्रम की स्वीकृत सूची को उत्तर क्षेत्रीय विद्युत समिति के वेब पोर्टल पर उपलब्ध किया गया है। सभी आऊटेज कार्यक्रम संभावित हैं एवं वास्तविक काल में ग्रिड की स्थिति के अनुरूप प्रभावी होंगे। किसी प्रकार की त्रुटि होने पर दो कार्य दिवसों के भीतर हमें सूचित करने का कष्ट करें।

The outage programme of Generating Units and Transmission Lines proposed by Generating Companies and Transmission Licensees were discussed in the 199th OCC meeting held on 15.09.2022 and the approved list of outages program has been uploaded on NRPC web portal. All outage programmes are approved tentatively subject to real time grid conditions. Discrepancy, if any may kindly be intimated within two working days.

-sd-

(सौमित्र मजूमदार)
अधीक्षण अभियंता (प्रचालन)

सेवा में,
प्रचालन समन्वय उप- समिति के सभी सदस्य।

APPROVED OUTAGE PROGRAM OF 199th OCC

| Sr No | Reference Number | OCC Number | Name of Requesting Agency | Element Type | Element Name | Owner | Daily/Continuous | Reason | Requested From Date | Requested From Time | Requested To Date | Requested To Time | Requester Remarks | Request Type | Shutdown Status | Approved From Date | Approved From Time | Approved To Date | Approved To Time | OCC Remarks |
|-------|------------------|------------|---------------------------|-------------------|---|-------|------------------|---|---------------------|---------------------|-------------------|-------------------|---------------------|--------------|-----------------|--------------------|--------------------|------------------|------------------|---|
| 1 | RQ105184 | OCC_199 | ntpcos_sd | GENERATING UNIT | 88.71 MW ANTA GPS - UNIT 3 | NTPC | C | mandatory inspection after 12000 VOH | 11/Oct/2022 | 00:00 | 17/Oct/2022 | 23:00 | as per Tech manuals | PLANNED | Approved | 11-Oct-22 | 00:00 | 17-Oct-22 | 23:00 | OCC forum agreed that shutdown may be taken after the end of VOH hours |
| 2 | RQ105187 | OCC_199 | ntpcos_sd | GENERATING UNIT | 210 MW UNCHAHAHAR II TPS - UNIT 1 | NTPC | C | COH for 35 adys | 16/Oct/2022 | 00:00 | 19/Nov/2022 | 23:00 | | PLANNED | Approved | 26-Oct-22 | 00:00 | 29-Nov-22 | 23:00 | UP gave consent |
| 3 | RQ105185 | OCC_199 | ntpcos_sd | GENERATING UNIT | 154.51 MW DADRI GPS - UNIT 6 | NTPC | C | Boiler+ Turbine Capital overhaul | 10/Oct/2022 | 00:00 | 13/Nov/2022 | 23:00 | | PLANNED | Rejected | | | | | The cited s/d was withdrawn by NTPC as it was wrongly punched by NTPC in the OMS portal of NRLDC. |
| 4 | RQ105186 | OCC_199 | ntpcos_sd | GENERATING UNIT | 110 MW TANDA TPS - UNIT 4 | NTPC | C | COH | 16/Oct/2022 | 00:00 | 24/Nov/2022 | 23:00 | | PLANNED | Approved | 26-Oct-22 | 00:00 | 04-Dec-22 | 23:00 | UP gave consent |
| 5 | RQ105040 | OCC_199 | cpcc3_sd | HVDC LINE CIRCUIT | 800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-1 | | C | Transmission Line diversion work due to construction of Gorakhpur Link Expressway by UPEIDA | 18/Oct/2022 | 08:00 | 25/Oct/2022 | 18:00 | | PLANNED | Rejected | | | | | deferred to next occ |
| 6 | RQ105041 | OCC_199 | cpcc3_sd | HVDC LINE CIRCUIT | 800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-2 | | C | Transmission Line diversion work due to construction of Gorakhpur Link Expressway by UPEIDA | 18/Oct/2022 | 08:00 | 25/Oct/2022 | 18:00 | | PLANNED | Rejected | | | | | deferred to next occ |

| | | | | | | | | | | | | | | | | | | | | |
|---|--------------|-------------|----------|-------------------------|---|---------------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|---|
| 7 | RQ10503 7 | OCC_ 199 | cpcc3_sd | HVDC LINE CIRCUIT | 800 KV HVDC KURUKSHETRA- CHAMPA (PG) CKT-2 | POWER GRID | C | Transmission Line Diversion work due to construction of rail network for JUVNL | 07/Oct/2022 | 08:00 | 12/Oct/2022 | 18:00 | | PLANNED | Approved | 12-Oct-22 | 08:00 | 16-Oct-22 | 18:00 | subject to revival of Agra-Gwalior ckt-1 which is presently under forced outage. 1150 MW already curtailed in NR import. Further ATC Curtailment of 5800 MW for all 4 pole SD. As per previous pattern, NR import has crossed 17150 MW during october month also. There may be possibility of corridor congestion. All FTC procedures shall be followed. EI approval, PTCC approval to be submitted before charging of line . Subjected to WRPC Consent. |
|---|--------------|-------------|----------|-------------------------|---|---------------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|---|

| | | | | | | | | | | | | | | | | | | | | |
|---|--------------|-------------|----------|-------------------------|---|---------------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|---|
| 8 | RQ10503 6 | OCC_ 199 | cpcc3_sd | HVDC LINE CIRCUIT | 800 KV HVDC KURUKSHETRA- CHAMPA (PG) CKT-1 | POWER GRID | C | Transmission Line Diversion work due to construction of rail network for JUVNL | 07/Oct/2022 | 08:00 | 12/Oct/2022 | 18:00 | | PLANNED | Approved | 12-Oct-22 | 08:00 | 16-Oct-22 | 18:00 | subject to revival of Agra-Gwalior ckt-1 which is presently under forced outage. 1150 MW already curtailed in NR import. Further ATC Curtailment of 5800 MW for all 4 pole SD. As per previous pattern, NR import has crossed 17150 MW during october month also. There may be possibility of corridor congestion. All FTC procedures shall be followed. EI approval, PTCC approval to be submitted before charging of line . Subjected to WRPC Consent. |
|---|--------------|-------------|----------|-------------------------|---|---------------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|---|

| | | | | | | | | | | | | | | | | | | | | |
|---|--------------|-------------|----------|-------------------------|---|---------------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|---|
| 9 | RQ10503 9 | OCC_ 199 | cpcc3_sd | HVDC LINE CIRCUIT | 800 KV HVDC KURUKSHETRA- CHAMPA (PG) CKT-4 | POWER GRID | C | Transmission Line Diversion work due to construction of rail network for JUVNL | 07/Oct/2022 | 08:00 | 12/Oct/2022 | 18:00 | | PLANNED | Approved | 12-Oct-22 | 08:00 | 16-Oct-22 | 18:00 | subject to revival of Agra-Gwalior ckt-1 which is presently under forced outage. 1150 MW already curtailed in NR import. Further ATC Curtailment of 5800 MW for all 4 pole SD. As per previous pattern, NR import has crossed 17150 MW during october month also. There may be possibility of corridor congestion. All FTC procedures shall be followed. EI approval, PTCC approval to be submitted before charging of line . Subjected to WRPC Consent. |
|---|--------------|-------------|----------|-------------------------|---|---------------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|---|

| | | | | | | | | | | | | | | | | | | | | |
|----|----------|---------|----------|------------------------------|---|------------|---|--|-------------|-------|-------------|-------|--------------------------------|---------|----------|-----------|-------|-----------|-------|---|
| 10 | RQ105038 | OCC_199 | cpcc3_sd | HVDC LINE CIRCUIT | 800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-3 | POWER GRID | C | Transmission Line Diversion work due to construction of rail network for JUVNL | 07/Oct/2022 | 08:00 | 12/Oct/2022 | 18:00 | | PLANNED | Approved | 12-Oct-22 | 08:00 | 16-Oct-22 | 18:00 | subject to revival of Agra-Gwalior ckt-1 which is presently under forced outage. 1150 MW already curtailed in NR import. Further ATC Curtailment of 5800 MW for all 4 pole SD. As per previous pattern, NR import has crossed 17150 MW during october month also. There may be possibility of corridor congestion. All FTC procedures shall be followed. EI approval, PTCC approval to be submitted before charging of line. Subjected to WRPC Consent. |
| 11 | RQ104985 | OCC_199 | cpcc1_sd | HVDC LINE CIRCUIT | 800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-1 | POWER GRID | D | Construction of 765kV Loop In Line(under PMSTL TBCB project) | 01/Oct/2022 | 08:00 | 01/Oct/2022 | 18:00 | Kindly approve for dt 22.09.22 | PLANNED | Approved | | | | | To be clubbed with diversion work |
| 12 | RQ104988 | OCC_199 | cpcc1_sd | HVDC LINE CIRCUIT | 800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-4 | POWER GRID | D | Construction of 765kV Loop In Line(under PMSTL TBCB project) | 01/Oct/2022 | 08:00 | 01/Oct/2022 | 18:00 | Kindly approve for dt 22.09.22 | PLANNED | Approved | | | | | To be clubbed with diversion work |
| 13 | RQ104986 | OCC_199 | cpcc1_sd | HVDC LINE CIRCUIT | 800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-2 | POWER GRID | D | Construction of 765kV Loop In Line(under PMSTL TBCB project) | 01/Oct/2022 | 08:00 | 01/Oct/2022 | 18:00 | Kindly approve for dt 22.09.22 | PLANNED | Approved | | | | | To be clubbed with diversion work |
| 14 | RQ104987 | OCC_199 | cpcc1_sd | HVDC LINE CIRCUIT | 800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-3 | POWER GRID | D | Construction of 765kV Loop In Line(under PMSTL TBCB project) | 01/Oct/2022 | 08:00 | 01/Oct/2022 | 18:00 | Kindly approve for dt 22.09.22 | PLANNED | Approved | | | | | To be clubbed with diversion work |
| 15 | RQ105150 | OCC_199 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV VARANASI-GAYA (PG) CKT-2 | POWER GRID | D | Insulator cleaning Winter Preparedness | 28/Oct/2022 | 08:00 | 28/Oct/2022 | 18:00 | | PLANNED | Approved | 28-Oct-22 | 08:00 | 28-Oct-22 | 18:00 | Subjected to ERPC Consent |

| | | | | | | | | | | | | | | | | | | | | |
|----|----------|---------|----------|-------------------------------|------------------------------------|------------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 16 | RQ105149 | OCC_199 | cpcc3_sd | AC TRANS MISSION LINE CIRCUIT | 765 KV VARANASI-GAYA (PG) CKT-1 | POWER GRID | D | Insulator cleaning Winter Preparedness | 27/Oct/2022 | 08:00 | 27/Oct/2022 | 18:00 | | PLANNED | Approved | 27-Oct-22 | 08:00 | 27-Oct-22 | 18:00 | Subjected to ERPC Consent |
| 17 | RQ105154 | OCC_199 | cpcc3_sd | AC TRANS MISSION LINE CIRCUIT | 765 KV ORAI-JABALPUR (PG) CKT-2 | POWER GRID | D | For Line Terminal equipment AMP work and line AMP works. REACTOR AMP WORK & FOR SPARE ROTATION. Dia to be kept opened at both end. Ckt#1 to be kept in non auto mode by WR2 | 19/Oct/2022 | 08:00 | 19/Oct/2022 | 18:00 | | PLANNED | Approved | 19-Oct-22 | 08:00 | 19-Oct-22 | 18:00 | ATC Curtailment of 900 MW. Subjected to WRPC Consent. All other ckt in NR_WR corridor should be in service |
| 18 | RQ105153 | OCC_199 | cpcc3_sd | AC TRANS MISSION LINE CIRCUIT | 765 KV ORAI-JABALPUR (PG) CKT-1 | POWER GRID | D | For Line Terminal equipment AMP work and line AMP works. REACTOR AMP WORK & FOR SPARE ROTATION. Dia to be kept opened at both end. Ckt#2 to be kept in non auto mode by WR2 | 17/Oct/2022 | 08:00 | 17/Oct/2022 | 18:00 | | PLANNED | Approved | 17-Oct-22 | 08:00 | 17-Oct-22 | 18:00 | ATC Curtailment of 900 MW. Subjected to WRPC Consent |
| 19 | RQ104959 | OCC_199 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 765 KV PHAGI(RS)-GWALIOR(PG) CKT-1 | POWER GRID | C | NHAI DIVERSION WORK | 15/Oct/2022 | 08:00 | 25/Oct/2022 | 18:00 | | PLANNED | Rejected | | | | | deferred to next occ |
| 20 | RQ105133 | OCC_199 | cpcc3_sd | AC TRANS MISSION LINE CIRCUIT | 765 KV BALIA-GAYA (PG) CKT-1 | POWER GRID | D | AMP and Insulator Replacement Work with Polymer | 15/Oct/2022 | 08:00 | 18/Oct/2022 | 18:00 | | PLANNED | Approved | 15-Oct-22 | 08:00 | 18-Oct-22 | 18:00 | Subjected to ERPC Consent |
| 21 | RQ105146 | OCC_199 | cpcc3_sd | AC TRANS MISSION LINE CIRCUIT | 765 KV VARANASI-GAYA (PG) CKT-1 | POWER GRID | D | INSTALLATION OF BIRD GUARD AT 765 KV GAYA - VARANASI - I (111 ,112,113 AND 114) BY ER1 | 14/Oct/2022 | 08:00 | 14/Oct/2022 | 18:00 | | PLANNED | Approved | 14-Oct-22 | 08:00 | 14-Oct-22 | 18:00 | Subjected to ERPC Consent |

| | | | | | | | | | | | | | | | | | | | | |
|----|----------|---------|----------|------------------------------|------------------------------------|------------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|---|
| 22 | RQ105147 | OCC_199 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV VARANASI-GAYA (PG) CKT-2 | POWER GRID | D | REPLACEMENT OF DISC INSULATOR AT TOWER LOCATION 234 (B PHASE) BY ER1 | 12/Oct/2022 | 08:00 | 12/Oct/2022 | 18:00 | | PLANNED | Approved | 12-Oct-22 | 08:00 | 12-Oct-22 | 18:00 | Subjected to ERPC Consent |
| 23 | RQ104995 | OCC_199 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV FATEHPUR-SASARAM (PG) CKT-1 | POWER GRID | C | Transmission Line Diversion work due to construction of Ganga Expressway by UPEADA | 11/Oct/2022 | 08:00 | 20/Oct/2022 | 18:00 | | PLANNED | Approved | 11-Oct-22 | 08:00 | 20-Oct-22 | 18:00 | All other lines in ER-NR corridor to be in service. EI approval, PTCC approval to be submitted before charging of line .Subjected to ERPC Consent |
| 24 | RQ105158 | OCC_199 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AGRA-GWALIOR (PG) CKT-2 | POWER GRID | D | Tower Strengthening Work. Autoreclosure to be kept in non auto mode by WR2 | 09/Oct/2022 | 08:00 | 16/Oct/2022 | 18:00 | | PLANNED | Approved | 02-Oct-22 | 08:00 | 10-Oct-22 | 18:00 | A/R only. Subjected to WRPC Consent |
| 25 | RQ105159 | OCC_199 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV ORAI-SATNA (PG) CKT-1 | POWER GRID | D | 765kV Gwalior-Orai and 765kV Satna-Orai to be kept in non auto mode to facilitate S/D works on other CKT by WR2 | 08/Oct/2022 | 08:00 | 08/Oct/2022 | 18:00 | | PLANNED | Approved | 09-Oct-22 | 08:00 | 09-Oct-22 | 18:00 | ATC Curtailment of 2450 MW. Subjected to WRPC consent. Subject to revival of agra-gwalior ckt |
| 26 | RQ105160 | OCC_199 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV ORAI-GWALIOR (PG) CKT-1 | POWER GRID | D | 765kV Gwalior-Orai and 765kV Satna-Orai to be kept in non auto mode to facilitate S/D works on other CKT by WR2 | 08/Oct/2022 | 08:00 | 08/Oct/2022 | 18:00 | | PLANNED | Approved | 08-Oct-22 | 08:00 | 08-Oct-22 | 18:00 | Subjected to WRPC Consent. Subject to revival of agra-gwalior ckt |
| 27 | RQ105152 | OCC_199 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV ORAI-JABALPUR (PG) CKT-1 | POWER GRID | D | For OPGW stringing under live line condition by WR2 | 01/Oct/2022 | 08:00 | 31/Oct/2022 | 18:00 | | PLANNED | Approved | 01-Oct-22 | 08:00 | 31-Oct-22 | 18:00 | A/R only. Subjected to WRPC consent. |
| 28 | RQ105157 | OCC_199 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AGRA-GWALIOR (PG) CKT-1 | POWER GRID | D | Tower Strengthening Work. Autoreclosure to be kept in non auto mode.by WR2 | 01/Oct/2022 | 08:00 | 07/Oct/2022 | 18:00 | | PLANNED | Approved | 25-Oct-22 | 08:00 | 31-Oct-22 | 18:00 | A/R only. Subjected to WRPC Consent |

| | | | | | | | | | | | | | | | | | | | | |
|----|--------------|---------|----------|---|--|---------------|---|--|-------------|-------|-------------|-------|--|---------|---------------------------|-----------|-------|-----------|-------|---|
| 29 | RQ10514 2 | OCC_199 | cpcc3_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV BALIA- BIHARSHARIF (PG) CKT-2 | POWER GRID | D | FOR OPGW CROSSING BETWEEN ARA- DUMRAO TO BIHARSHARIF- BALIA LINE UNDER STRENGTHENING OF OPGW NETWORK IN ER PROJECT BY ER1 | 28/Oct/2022 | 08:00 | 29/Oct/2022 | 18:00 | | PLANNED | Approved | 28-Oct-22 | 08:00 | 29-Oct-22 | 18:00 | Subjected to ERPC Consent |
| 30 | RQ10514 1 | OCC_199 | cpcc3_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV BALIA- BIHARSHARIF (PG) CKT-1 | POWER GRID | D | FOR OPGW CROSSING BETWEEN ARA- DUMRAO TO BIHARSHARIF- BALIA LINE UNDER STRENGTHENING OF OPGW NETWORK IN ER PROJECT BY ER1 | 28/Oct/2022 | 08:00 | 29/Oct/2022 | 18:00 | | PLANNED | Approved | 28-Oct-22 | 08:00 | 29-Oct-22 | 18:00 | Subjected to ERPC Consent |
| 31 | RQ10515 6 | OCC_199 | cpcc3_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV RIHAND(NT)- VINDHYACHA LPOOL(PG) (PG) CKT-2 | POWER GRID | D | Line AMP works. A/R off of Ckt 1 and Dia to be Kept open at both ends by WR2 | 18/Oct/2022 | 08:00 | 19/Oct/2022 | 18:00 | | PLANNED | Conditionally Approved | | | | | May club with unit outage at Rihand 3. Subjected to WRPC Consent |
| 32 | RQ10533 6 | OCC_199 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV BHINMAL- ZERDA (PG) CKT-1 | POWER GRID | D | Line maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc | 18/Oct/2022 | 08:00 | 18/Oct/2022 | 18:00 | | PLANNED | Approved | 18-Oct-22 | 08:00 | 18-Oct-22 | 18:00 | Subjected to WRPC Consent |
| 33 | RQ10516 1 | OCC_199 | cpcc3_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV VARANASI- SASARAM (PG) CKT-1 | POWER GRID | D | Insulator Cleaning Winter Preparedness | 18/Oct/2022 | 08:00 | 18/Oct/2022 | 18:00 | | PLANNED | Approved | 18-Oct-22 | 08:00 | 18-Oct-22 | 18:00 | Subjected to ERPC Consent |
| 34 | RQ10533 5 | OCC_199 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV KANKROLI- ZERDA (PG) CKT-1 | POWER GRID | D | Line maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc | 15/Oct/2022 | 08:00 | 15/Oct/2022 | 18:00 | | PLANNED | Approved | 15-Oct-22 | 08:00 | 15-Oct-22 | 18:00 | Subjected to WRPC Consent |

| | | | | | | | | | | | | | | | | | | | | |
|----|----------|---------|--------------|------------------------------|--|------------|---|---|-------------|-------|-------------|-------|------------------------|---------|------------------------|-----------|-------|-----------|-------|--|
| 35 | RQ105155 | OCC_199 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RIHAND(NT)-VINDHYACHALPOOL(PG) (PG) CKT-1 | POWER GRID | D | Line AMP works. A/R off of Ckt 2 and Dia to be Kept open at both ends by WR2 | 14/Oct/2022 | 08:00 | 15/Oct/2022 | 18:00 | | PLANNED | Conditionally Approved | | | | | May club with unit outage at Rihand 3. Subjected to WRPC Consent |
| 36 | RQ105111 | OCC_199 | singrauli_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SINGRAULI(N T)-VINDHYACHAL(PG) (PG) CKT-2 | POWER GRID | C | Breaker R&M and SAS R&M work | 13/Oct/2022 | 08:00 | 14/Oct/2022 | 18:00 | LINE UNDER SHUTDOWN | PLANNED | Approved | 13-Oct-22 | 08:00 | 14-Oct-22 | 18:00 | Subjected to WRPC Consent |
| 37 | RQ105167 | OCC_199 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-2 | POWER GRID | D | For removal and fixing of aviation globule for OPGW erection work by ER1 | 13/Oct/2022 | 08:00 | 20/Oct/2022 | 18:00 | | PLANNED | Approved | 20-Oct-22 | 08:00 | 27-Oct-22 | 18:00 | Subjected to ERPC Consent. All other ER-NR corridor lines to be in service |
| 38 | RQ105108 | OCC_199 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ALLAHABAD-SASARAM (PG) CKT-1 | POWER GRID | D | Insulator Replacement work | 11/Oct/2022 | 08:00 | 12/Oct/2022 | 18:00 | | PLANNED | Approved | 11-Oct-22 | 08:00 | 12-Oct-22 | 18:00 | Subjected to ERPC Consent |
| 39 | RQ105137 | OCC_199 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BALIA-PATNA (PG) CKT-1 | POWER GRID | C | For Transmission line diversion work by ER1 | 10/Oct/2022 | 08:00 | 22/Oct/2022 | 18:00 | | PLANNED | Approved | 01-Oct-22 | 08:00 | 10-Oct-22 | 18:00 | May avoid during HVDC Agra BNC D/C SD. All other ER-NR corridor lines to be in service |
| 40 | RQ105138 | OCC_199 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BALIA-PATNA (PG) CKT-2 | POWER GRID | C | For Transmission line diversion work by ER1 | 10/Oct/2022 | 08:00 | 22/Oct/2022 | 18:00 | | PLANNED | Approved | 01-Oct-22 | 08:00 | 10-Oct-22 | 18:00 | May avoid during HVDC Agra BNC D/C SD. All other ER-NR corridor lines to be in service |
| 41 | RQ105166 | OCC_199 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-1 | POWER GRID | D | For removal and fixing of aviation globule for OPGW erection work by ER1 | 06/Oct/2022 | 10:00 | 10/Oct/2022 | 18:00 | | PLANNED | Approved | 28-Oct-22 | 10:00 | 31-Oct-22 | 18:00 | Subjected to ERPC Consent. All other ER-NR corridor lines to be in service |
| 42 | RQ105165 | OCC_199 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHINMALZERDA (PG) CKT-1 | POWER GRID | D | Yearly AMP of LTE,Line reactor and main bay circuit breaker at Kansari end. Dia to be kept opened at both ends. | 06/Oct/2022 | 08:00 | 06/Oct/2022 | 15:00 | S/D requested by WR-II | PLANNED | Approved | 06-Oct-22 | 08:00 | 06-Oct-22 | 15:00 | Subjected to WRPC Consent |

| | | | | | | | | | | | | | | | | | | | | | |
|----|----------|---------|--------------|------------------------------|--|------------|---|---|-------------|-------|-------------|-------|----------------------------------|---------|----------|-----------|-------|-----------|-------|---------------------------|-----------------------------------|
| 43 | RQ105135 | OCC_199 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BALIAPATNA (PG) CKT-2 | POWER GRID | D | AMP work | 04/Oct/2022 | 08:00 | 04/Oct/2022 | 18:00 | | PLANNED | Approved | | | | | | To be clubbed with diversion work |
| 44 | RQ105110 | OCC_199 | singrauli_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SINGRAULI(N T)-VINDHYACHAL(PG) (PG) CKT-2 | POWER GRID | C | Breaker R&M and SAS R&M work | 04/Oct/2022 | 08:00 | 12/Oct/2022 | 18:00 | Line will be charged through TBC | PLANNED | Approved | 04-Oct-22 | 08:00 | 12-Oct-22 | 18:00 | Subjected to WRPC Consent | |
| 45 | RQ105134 | OCC_199 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BALIAPATNA (PG) CKT-1 | POWER GRID | D | AMP work | 03/Oct/2022 | 08:00 | 03/Oct/2022 | 18:00 | | PLANNED | Approved | | | | | | To be clubbed with diversion work |
| 46 | RQ105109 | OCC_199 | singrauli_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SINGRAULI(N T)-VINDHYACHAL(PG) (PG) CKT-1 | POWER GRID | C | C isolator ,R phase Isolator MB box alignment | 01/Oct/2022 | 09:00 | 01/Oct/2022 | 16:00 | LINE UNDER SHUTDOWN | PLANNED | Approved | 01-Oct-22 | 09:00 | 01-Oct-22 | 16:00 | Subjected to WRPC Consent | |
| 47 | RQ105164 | OCC_199 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANKROLI-ZERDA (PG) CKT-1 | POWER GRID | D | Transfer bus scheme testing for the line with TBC bay at Kansari end. | 01/Oct/2022 | 08:00 | 31/Oct/2022 | 18:00 | S./D requested by WR-II | PLANNED | Approved | 01-Oct-22 | 08:00 | 31-Oct-22 | 18:00 | Subjected to WRPC Consent | |
| 48 | RQ105143 | OCC_199 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-1 | POWER GRID | D | A/R OFF TO FACILITATE OPGW INSTALLATION WORK UNDER STRENGTHENING OF OPGW NETWORK IN ER PROJECT BY ER1 | 01/Oct/2022 | 08:00 | 31/Oct/2022 | 18:00 | | PLANNED | Approved | 01-Oct-22 | 08:00 | 31-Oct-22 | 18:00 | A/R off | |
| 49 | RQ105902 | OCC_199 | sldcps_sd | BAY | 404 MAIN BAY - 400KV TALWANDI SABOO(PSG)-MUKTSAR(PG) (PS) CKT-2 AT | | D | General maintenance for nut-bolt tightening, cleaning and IR of equipments. | 12/Oct/2022 | 08:00 | 12/Oct/2022 | 17:00 | | PLANNED | Approved | 12-Oct-22 | 08:00 | 12-Oct-22 | 17:00 | | |

| | | | | | | | | | | | | | | | | | | | | |
|----|----------|---------|-----------|-------------------------------|--|--|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 50 | RQ105899 | OCC_199 | sldcps_sd | BAY | 401 MAIN BAY - 400KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-1 AT | | D | General maintenance for nut-bolt tightening,cleaning and IR of equipments. | 10/Oct/2022 | 08:00 | 10/Oct/2022 | 17:00 | | PLANNED | Approved | 10-Oct-22 | 08:00 | 10-Oct-22 | 17:00 | |
| 51 | RQ105911 | OCC_199 | sldcps_sd | BAY | 406 MAIN BAY - 400KV MUKTSAR-MAKHU (PS) CKT-2 AT MUKTSAR(PS) | | D | General maintenance for nut-bolt tightening,cleaning and IR of equipments. | 07/Oct/2022 | 08:00 | 07/Oct/2022 | 17:00 | | PLANNED | Approved | 07-Oct-22 | 08:00 | 07-Oct-22 | 17:00 | |
| 52 | RQ105894 | OCC_199 | sldcps_sd | BAY | 402 TIE BAY - 400KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-1 AND 400KV MUKTSAR-MAKHU (PS) CKT-1 AT MUKTSAR(PS) | | D | General maintenance for nut-bolt tightening,cleaning and IR of equipments. | 03/Oct/2022 | 08:00 | 03/Oct/2022 | 17:00 | | PLANNED | Approved | 03-Oct-22 | 08:00 | 03-Oct-22 | 17:00 | |
| 53 | RQ106027 | OCC_199 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-2 | | D | Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 150 to 158 | 31/Oct/2022 | 08:00 | 31/Oct/2022 | 17:00 | | PLANNED | Approved | 31-Oct-22 | 08:00 | 31-Oct-22 | 17:00 | |
| 54 | RQ106023 | OCC_199 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-1 | | D | Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 150 to 158 | 28/Oct/2022 | 08:00 | 28/Oct/2022 | 17:00 | | PLANNED | Approved | 28-Oct-22 | 08:00 | 28-Oct-22 | 17:00 | |
| 55 | RQ106002 | OCC_199 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-1 | | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning | 20/Oct/2022 | 08:00 | 20/Oct/2022 | 17:00 | | PLANNED | Approved | 20-Oct-22 | 08:00 | 20-Oct-22 | 17:00 | |
| 56 | RQ106000 | OCC_199 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-2 | | D | Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 166 to 173 | 19/Oct/2022 | 08:00 | 19/Oct/2022 | 17:00 | | PLANNED | Approved | 19-Oct-22 | 08:00 | 19-Oct-22 | 17:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|----|----------|---------|-----------|-------------------------------|--|-------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|---------------------------|
| 57 | RQ105987 | OCC_199 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV JALANDHAR(PG)-KARTARPUR(PS) (PSTCL) CKT-2 | | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning | 17/Oct/2022 | 08:00 | 17/Oct/2022 | 17:00 | | PLANNED | Approved | 17-Oct-22 | 08:00 | 17-Oct-22 | 17:00 | |
| 58 | RQ105988 | OCC_199 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-2 | | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning | 17/Oct/2022 | 08:00 | 17/Oct/2022 | 17:00 | | PLANNED | Approved | 17-Oct-22 | 08:00 | 17-Oct-22 | 17:00 | |
| 59 | RQ105991 | OCC_199 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-1 | | D | Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 166 to 173 | 17/Oct/2022 | 08:00 | 17/Oct/2022 | 17:00 | | PLANNED | Approved | 17-Oct-22 | 08:00 | 17-Oct-22 | 17:00 | |
| 60 | RQ105980 | OCC_199 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV JALANDHAR(PG)-KARTARPUR(PS) (PSTCL) CKT-1 | | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning | 14/Oct/2022 | 08:00 | 14/Oct/2022 | 17:00 | | PLANNED | Approved | 14-Oct-22 | 08:00 | 14-Oct-22 | 17:00 | |
| 61 | RQ105962 | OCC_199 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-1 | | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning | 10/Oct/2022 | 08:00 | 10/Oct/2022 | 17:00 | | PLANNED | Approved | 10-Oct-22 | 08:00 | 10-Oct-22 | 17:00 | |
| 62 | RQ105967 | OCC_199 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-2 | | D | Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 174 to 176 | 10/Oct/2022 | 08:00 | 10/Oct/2022 | 17:00 | | PLANNED | Approved | 10-Oct-22 | 08:00 | 10-Oct-22 | 17:00 | |
| 63 | RQ104954 | OCC_199 | sldcrs_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV MODAK(RS)-BHANPURA(MP) (MPSEB) CKT-1 | MPSEB | D | Quarterly maintenancework | 14/Oct/2022 | 08:00 | 14/Oct/2022 | 18:00 | | PLANNED | Approved | 14-Oct-22 | 08:00 | 14-Oct-22 | 18:00 | Subjected to WRPC Consent |
| 64 | RQ106016 | OCC_199 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 132 KV HAMIRPUR(HP)-CHOHAL(PS) (PSTCL) CKT-1 | | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning | 26/Oct/2022 | 08:00 | 26/Oct/2022 | 17:00 | | PLANNED | Approved | 26-Oct-22 | 08:00 | 26-Oct-22 | 17:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|----|----------|---------|-----------|-------------------------------|--|--|---|--|-------------|-------|-------------|-------|-------------------|---------|----------|-----------|-------|-----------|-------|--|
| 65 | RQ105977 | OCC_199 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 132 KV HAMIRPUR(H P)-CHOHAL (PS) (PSTCL) CKT-1 | | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning | 13/Oct/2022 | 08:00 | 13/Oct/2022 | 17:00 | | PLANNED | Approved | 13-Oct-22 | 08:00 | 13-Oct-22 | 17:00 | |
| 66 | RQ105956 | OCC_199 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 132 KV HAMIRPUR(H P)-CHOHAL (PS) (PSTCL) CKT-1 | | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning | 06/Oct/2022 | 08:00 | 06/Oct/2022 | 17:00 | | PLANNED | Approved | 06-Oct-22 | 08:00 | 06-Oct-22 | 17:00 | |
| 67 | RQ106025 | OCC_199 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV MUKTSAR-MAKHU (PS) CKT-1 | | D | Jumper Tightening | 31/Oct/2022 | 08:00 | 31/Oct/2022 | 17:00 | Jumper Tightening | PLANNED | Approved | 31-Oct-22 | 08:00 | 31-Oct-22 | 17:00 | |
| 68 | RQ105919 | OCC_199 | sldcps_sd | BAY | 404 MAIN BAY - 400KV NAKODAR(PS G)-MAKHU(PS) (PS) CKT-1 AT MAKHU(PS) | | D | Nut bolt tightening of clamp and connectors of bay 404 and cleaning of CR panel and BMK of CT,CB related with associated bay | 31/Oct/2022 | 08:00 | 31/Oct/2022 | 17:00 | | PLANNED | Approved | 31-Oct-22 | 08:00 | 31-Oct-22 | 17:00 | |
| 69 | RQ106026 | OCC_199 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV MUKTSAR-MAKHU (PS) CKT-1 | | D | For Jumper Tightening, disc cleaning and tree cutting between Tower No. 179 to 194 | 31/Oct/2022 | 08:00 | 31/Oct/2022 | 17:00 | | PLANNED | Approved | 31-Oct-22 | 08:00 | 31-Oct-22 | 17:00 | |
| 70 | RQ105905 | OCC_199 | sldcps_sd | BAY | 410 MAIN BAY - 400KV MUKTSAR-MAKHU (PS) CKT-2 AT MAKHU(PS) | | D | Nut bolt tightening of clamp and connectors of bay 410 and cleaning of CR panel and BMK of CT,CB related with associated bay | 29/Oct/2022 | 08:00 | 29/Oct/2022 | 17:00 | | PLANNED | Approved | 29-Oct-22 | 08:00 | 29-Oct-22 | 17:00 | |
| 71 | RQ106024 | OCC_199 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV MOGA(PG)-MOGAN(PS) (PSTCL) CKT-2 | | D | For Jumper Tightening and Tree Cutting from Tower No. 01 to 04 | 29/Oct/2022 | 08:00 | 29/Oct/2022 | 17:00 | | PLANNED | Approved | 29-Oct-22 | 08:00 | 29-Oct-22 | 17:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|----|----------|---------|-----------|-------------------------------|--|--|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 72 | RQ106021 | OCC_199 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1 | | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning | 28/Oct/2022 | 08:00 | 28/Oct/2022 | 17:00 | | PLANNED | Approved | 28-Oct-22 | 08:00 | 28-Oct-22 | 17:00 | |
| 73 | RQ106022 | OCC_199 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV MOGA(PG)-MOGAN(PSTCL) CKT-1 | | D | For Jumper Tightening and Tree Cutting from Tower No. 01 to 04 | 28/Oct/2022 | 08:00 | 28/Oct/2022 | 17:00 | | PLANNED | Approved | 28-Oct-22 | 08:00 | 28-Oct-22 | 17:00 | |
| 74 | RQ106020 | OCC_199 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV TALWANDI SABOO(PSG)-DHURI(PSTCL) CKT-2 | | D | Maintenance of (410 89L isolator) allignment of isolator and checking of interlock , Tightness of Clamp connectors of CVT(410), checking of oil level and leakage, Tightness and Cleaning of Wave Trap (410), For LA (410) | 27/Oct/2022 | 08:00 | 27/Oct/2022 | 17:00 | | PLANNED | Approved | 27-Oct-22 | 08:00 | 27-Oct-22 | 17:00 | |
| 75 | RQ106015 | OCC_199 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV NAKODAR(PSG)-MOGA(PSTCL) CKT-1 | | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning | 26/Oct/2022 | 08:00 | 26/Oct/2022 | 17:00 | | PLANNED | Approved | 26-Oct-22 | 08:00 | 26-Oct-22 | 17:00 | |
| 76 | RQ106018 | OCC_199 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV TALWANDI SABOO(PSG)-DHURI(PSTCL) CKT-2 | | D | Jumper Checking /Tightining of dead end towers and tree trimming etc. | 26/Oct/2022 | 08:00 | 27/Oct/2022 | 17:00 | | PLANNED | Approved | 26-Oct-22 | 08:00 | 27-Oct-22 | 17:00 | |
| 77 | RQ106017 | OCC_199 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV MOGA(PG)-AJITWAL(PSTCL) CKT-1 | | D | Tree cutting and Jumper tightening TN 80 to 100 | 26/Oct/2022 | 08:00 | 26/Oct/2022 | 17:00 | | PLANNED | Approved | 26-Oct-22 | 08:00 | 26-Oct-22 | 17:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|----|----------|---------|-----------|-------------------------------|---|--|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 78 | RQ106019 | OCC_199 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV TALWANDI SABOO(PSG)-DHURI(PS) (PS) CKT-2 | | D | Maintenance of (410 89B isolator, 411 89A isolator)Tightness of Clamp connectors of CT (407) | 26/Oct/2022 | 08:00 | 26/Oct/2022 | 17:00 | | PLANNED | Approved | 26-Oct-22 | 08:00 | 26-Oct-22 | 17:00 | |
| 79 | RQ106014 | OCC_199 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV RAJPURA-DHURI (PS) CKT-2 | | D | Checking/ tightening the nut-bolts of dead-end towers's jumpers , and their accessories. | 22/Oct/2022 | 08:00 | 22/Oct/2022 | 17:00 | | PLANNED | Approved | 22-Oct-22 | 08:00 | 22-Oct-22 | 17:00 | |
| 80 | RQ106011 | OCC_199 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1 | | D | For Jumper Tightening, disc cleaning and tree cutting between Tower No. 129 to 115 | 22/Oct/2022 | 08:00 | 22/Oct/2022 | 17:00 | | PLANNED | Approved | 22-Oct-22 | 08:00 | 22-Oct-22 | 17:00 | |
| 81 | RQ106013 | OCC_199 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV MOGA(PG)-AJITWAL(PS) (PSTCL) CKT-1 | | D | Tree cutting and Jumper tightening TN 75 to 80 | 22/Oct/2022 | 08:00 | 22/Oct/2022 | 17:00 | | PLANNED | Approved | 22-Oct-22 | 08:00 | 22-Oct-22 | 17:00 | |
| 82 | RQ106010 | OCC_199 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV RAJPURA-DHURI (PS) CKT-2 | | D | Checking/ tightening the nut-bolts of dead-end towers's jumpers , and their accessories. | 21/Oct/2022 | 08:00 | 21/Oct/2022 | 17:00 | | PLANNED | Approved | 21-Oct-22 | 08:00 | 21-Oct-22 | 17:00 | |
| 83 | RQ106009 | OCC_199 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 132 KV KANGRA (HP)-PATHANKOT (PS) (PSTCL) CKT-1 | | D | Jumper tightening,checking of tower accessories,checking of muffs,off shoots and stubs, checking of conductor ,TREE CUTTING | 21/Oct/2022 | 08:00 | 21/Oct/2022 | 17:00 | | PLANNED | Approved | 21-Oct-22 | 08:00 | 21-Oct-22 | 17:00 | |
| 84 | RQ106008 | OCC_199 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV MOGA(PG)-AJITWAL(PS) (PSTCL) CKT-1 | | D | Tree cutting and Jumper tightening TN 60 to 75 | 21/Oct/2022 | 08:00 | 21/Oct/2022 | 17:00 | | PLANNED | Approved | 21-Oct-22 | 08:00 | 21-Oct-22 | 17:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|----|----------|---------|-----------|-------------------------------|---|--|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 85 | RQ106005 | OCC_199 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV RAJPURA-DHURI (PS) CKT-2 | | D | Checking/ tightening the nut-bolts of dead-end towers's jumpers , and their accessories. | 20/Oct/2022 | 08:00 | 20/Oct/2022 | 17:00 | | PLANNED | Approved | 20-Oct-22 | 08:00 | 20-Oct-22 | 17:00 | |
| 86 | RQ106001 | OCC_199 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 132 KV KANGRA (HP)-PATHANKOT (PS) (PSTCL) CKT-1 | | D | Jumper tightening,checking of tower accessories,checking of muffs,off shoots and stubs, checking of conductor,TREE CUTTING | 20/Oct/2022 | 08:00 | 20/Oct/2022 | 17:00 | | PLANNED | Approved | 20-Oct-22 | 08:00 | 20-Oct-22 | 17:00 | |
| 87 | RQ106004 | OCC_199 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV MOGA(PG)-AJITWAL(PS) (PSTCL) CKT-1 | | D | Tree cutting and Jumper tightening TN 45 to 60 | 20/Oct/2022 | 08:00 | 20/Oct/2022 | 17:00 | | PLANNED | Approved | 20-Oct-22 | 08:00 | 20-Oct-22 | 17:00 | |
| 88 | RQ105996 | OCC_199 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 132 KV KANGRA (HP)-PATHANKOT (PS) (PSTCL) CKT-1 | | D | Jumper tightening,checking of tower accessories,checking of muffs,off shoots and stubs, checking of conductor,TREE CUTTING | 19/Oct/2022 | 08:00 | 19/Oct/2022 | 17:00 | | PLANNED | Approved | 19-Oct-22 | 08:00 | 19-Oct-22 | 17:00 | |
| 89 | RQ105999 | OCC_199 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV RAJPURA-DHURI (PS) CKT-2 | | D | Checking/ tightening the nut-bolts of dead-end towers's jumpers , and their accessories.Maintenance of (404 89L isolator) allignment of isolator and checking of interlock , Tightness of Clamp connectors of CVT(404), checking of oil level and leakage, Tightness and Cleaning of Wave Trap (404), For LA (404) | 19/Oct/2022 | 08:00 | 19/Oct/2022 | 17:00 | | PLANNED | Approved | 19-Oct-22 | 08:00 | 19-Oct-22 | 17:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|----|----------|---------|-----------|-------------------------------|---|--|---|--|-------------|-------|-------------|-------|-------------------|---------|----------|-----------|-------|-----------|-------|--|
| 90 | RQ105994 | OCC_199 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV RAJPURA-DHURI (PS) CKT-2 | | D | Jumper Checking /Tightning of dead end towers and tree trimming etc. | 18/Oct/2022 | 08:00 | 21/Oct/2022 | 17:00 | | PLANNED | Approved | 18-Oct-22 | 08:00 | 21-Oct-22 | 17:00 | |
| 91 | RQ105992 | OCC_199 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 132 KV KANGRA (HP)-PATHANKOT (PS) (PSTCL) CKT-1 | | D | Jumper tightening,checking of tower accessories,checking of muffs,off shoots and stubs, checking of conductor,TREE CUTTING | 18/Oct/2022 | 08:00 | 18/Oct/2022 | 17:00 | | PLANNED | Approved | 18-Oct-22 | 08:00 | 18-Oct-22 | 17:00 | |
| 92 | RQ105995 | OCC_199 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV RAJPURA-DHURI (PS) CKT-2 | | D | Checking/ tightening the nut-bolts of dead-end towers's jumpers , and their accessories.Maintenance of (404 89B isolator, 405 89A isolator)Tightness of Clamp connectors of CT (404) | 18/Oct/2022 | 08:00 | 18/Oct/2022 | 17:00 | | PLANNED | Approved | 18-Oct-22 | 08:00 | 18-Oct-22 | 17:00 | |
| 93 | RQ105996 | OCC_199 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV MUKTSAR-MAKHU (PS) CKT-1 | | D | Jumper Tightening | 17/Oct/2022 | 08:00 | 17/Oct/2022 | 17:00 | Jumper Tightening | PLANNED | Approved | 17-Oct-22 | 08:00 | 17-Oct-22 | 17:00 | |
| 94 | RQ105997 | OCC_199 | sldcps_sd | BAY | 406 MAIN BAY - 400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2 (PSTCL) AT MAKHU(PS) | | D | Nut bolt tightening of clamp and connectors of bay 406 and cleaning of CR panel and BMK of CT,CB related with associated bay | 17/Oct/2022 | 08:00 | 17/Oct/2022 | 17:00 | | PLANNED | Approved | 17-Oct-22 | 08:00 | 17-Oct-22 | 17:00 | |
| 95 | RQ105999 | OCC_199 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV MUKTSAR-MAKHU (PS) CKT-1 | | D | For Jumper Tightening, disc cleaning and tree cutting between Tower No. 163 to 178 | 17/Oct/2022 | 08:00 | 17/Oct/2022 | 17:00 | | PLANNED | Approved | 17-Oct-22 | 08:00 | 17-Oct-22 | 17:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|---|--|--|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 96 | RQ105990 | OCC_199 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 132 KV KANGRA (HP)- PATHANKOT (PS) (PSTCL) CKT-1 | | D | Jumper tightening,checkin g of tower accessories,checki ng of muffs,off shoots and stubs, checking of conductor,TREE CUTTING | 17/Oct/2022 | 08:00 | 17/Oct/2022 | 17:00 | | PLANNED | Approved | 17-Oct-22 | 08:00 | 17-Oct-22 | 17:00 | |
| 97 | RQ105983 | OCC_199 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1 | | D | For Jumper Tightening, disc cleaning and tree cutting between Tower No. 144 to 130 | 15/Oct/2022 | 08:00 | 15/Oct/2022 | 17:00 | | PLANNED | Approved | 15-Oct-22 | 08:00 | 15-Oct-22 | 17:00 | |
| 98 | RQ105916 | OCC_199 | sldcps_sd | BAY | 415 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV MAKHU(PS) | | D | Nut bolt tightening of clamp and connectors of bay 415 and cleaning of CR panel and BMK of CT,CB related with associated bay | 13/Oct/2022 | 08:00 | 13/Oct/2022 | 17:00 | | PLANNED | Approved | 13-Oct-22 | 08:00 | 13-Oct-22 | 17:00 | |
| 99 | RQ105975 | OCC_199 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV GANGUWAL- JAMALPUR (BB) CKT-1 | | D | Tree cutting and Jumper tightening TN 15 to 30 | 12/Oct/2022 | 08:00 | 12/Oct/2022 | 17:00 | | PLANNED | Approved | 12-Oct-22 | 08:00 | 12-Oct-22 | 17:00 | |
| 100 | RQ105914 | OCC_199 | sldcps_sd | BAY | 421 MAIN BAY MAIN BAY - 400/220 KV 500 MVA ICT 3 AT MAKHU(PS) (PSTCL) | | D | Nut bolt tightening of clamp and connectors of bay 421 and cleaning of CR panel and BMK of CT,CB related with associated bay | 11/Oct/2022 | 08:00 | 11/Oct/2022 | 17:00 | | PLANNED | Approved | 11-Oct-22 | 08:00 | 11-Oct-22 | 17:00 | |
| 101 | RQ105970 | OCC_199 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV GANGUWAL- JAMALPUR (BB) CKT-1 | | D | Tree cutting and Jumper tightening TN 1 to 10 | 11/Oct/2022 | 08:00 | 11/Oct/2022 | 17:00 | | PLANNED | Approved | 11-Oct-22 | 08:00 | 11-Oct-22 | 17:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|--------------|---------|-----------|---|---|--|---|---|-------------|-------|-------------|-------|-------------------|---------|----------|-----------|-------|-----------|-------|--|
| 102 | RQ10597 2 | OCC_199 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV TALWANDI SABOO(PSG)- DHURI(P) S) CKT-1 | | D | Maintenance of (407 89L isolator) alignment of isolator and checking of interlock , Tightness of Clamp connectors of CVT(407), checking of oil level and leakage, Tightness and Cleaning of Wave Trap (407), For LA (407) | 11/Oct/2022 | 08:00 | 11/Oct/2022 | 17:00 | | PLANNED | Approved | 11-Oct-22 | 08:00 | 11-Oct-22 | 17:00 | |
| 103 | RQ10596 1 | OCC_199 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV MUKTSAR- MAKHU (PS) CKT-1 | | D | Jumper Tightening | 10/Oct/2022 | 08:00 | 10/Oct/2022 | 17:00 | Jumper Tightening | PLANNED | Approved | 10-Oct-22 | 08:00 | 10-Oct-22 | 17:00 | |
| 104 | RQ10596 6 | OCC_199 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV TALWANDI SABOO(PSG)- DHURI(P) S) CKT-1 | | D | Maintenance of (407 89B isolator, 408 89A isolator)Tightness of Clamp connectors of CT (407) | 10/Oct/2022 | 08:00 | 10/Oct/2022 | 17:00 | | PLANNED | Approved | 10-Oct-22 | 08:00 | 10-Oct-22 | 17:00 | |
| 105 | RQ10590 0 | OCC_199 | sldcps_sd | BAY | 401 MAIN BAY - 400KV NAKODAR(P SG)- MAKHU(P S) CKT-2 AT MAKHU(P S) | | D | Nut bolt tightening of clamp and connectors of bay 401 and cleaning of CR panel and BMK of CT,CB related with associated bay | 10/Oct/2022 | 08:00 | 10/Oct/2022 | 17:00 | | PLANNED | Approved | 10-Oct-22 | 08:00 | 10-Oct-22 | 17:00 | |
| 106 | RQ10596 3 | OCC_199 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV MUKTSAR- MAKHU (PS) CKT-1 | | D | For Jumper Tightening, disc cleaning and tree cutting between Tower No. 148 to 162 | 10/Oct/2022 | 08:00 | 10/Oct/2022 | 17:00 | | PLANNED | Approved | 10-Oct-22 | 08:00 | 10-Oct-22 | 17:00 | |
| 107 | RQ10596 4 | OCC_199 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV GANGUWAL- JAMALPUR (BB) CKT-2 | | D | Tree cutting and Jumper tightening TN 70 to 80 | 10/Oct/2022 | 08:00 | 10/Oct/2022 | 17:00 | | PLANNED | Approved | 10-Oct-22 | 08:00 | 10-Oct-22 | 17:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|-------------------------------|---|--|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 108 | RQ105960 | OCC_199 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1 | | D | For Jumper Tightening, disc cleaning and tree cutting between Tower No. 160 to 145 | 08/Oct/2022 | 08:00 | 08/Oct/2022 | 17:00 | | PLANNED | Approved | 08-Oct-22 | 08:00 | 08-Oct-22 | 17:00 | |
| 109 | RQ105958 | OCC_199 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV GANGUWAL-JAMALPUR (BB) CKT-2 | | D | Tree cutting and Jumper tightening TN 60 to 70 | 07/Oct/2022 | 08:00 | 07/Oct/2022 | 17:00 | | PLANNED | Approved | 07-Oct-22 | 08:00 | 07-Oct-22 | 17:00 | |
| 110 | RQ105959 | OCC_199 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-1 | | D | Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 174 to 176 | 07/Oct/2022 | 08:00 | 07/Oct/2022 | 17:00 | | PLANNED | Approved | 07-Oct-22 | 08:00 | 07-Oct-22 | 17:00 | |
| 111 | RQ105955 | OCC_199 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-2 | | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning | 06/Oct/2022 | 08:00 | 06/Oct/2022 | 17:00 | | PLANNED | Approved | 06-Oct-22 | 08:00 | 06-Oct-22 | 17:00 | |
| 112 | RQ105910 | OCC_199 | sldcps_sd | BAY | 412 MAIN BAY - 400/220KV 315 MVA ICT 2 AT MAKHU(PS) | | D | Nut bolt tightening of clamp and connectors of bay 412 and cleaning of CR panel and BMK of CT,CB related with associated bay | 06/Oct/2022 | 08:00 | 06/Oct/2022 | 17:00 | | PLANNED | Approved | 06-Oct-22 | 08:00 | 06-Oct-22 | 17:00 | |
| 113 | RQ105957 | OCC_199 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV MOGA(PG)-MEHAL-KALAN(PS) (PSTCL) CKT-2 | | D | Conductor repair from TN 1 to Gantry | 06/Oct/2022 | 08:00 | 06/Oct/2022 | 17:00 | | PLANNED | Approved | 06-Oct-22 | 08:00 | 06-Oct-22 | 17:00 | |
| 114 | RQ105896 | OCC_199 | sldcps_sd | BAY | 409 MAIN BAY - 400/220KV 315 MVA ICT 1 AT MAKHU(PS) | | D | Nut bolt tightening of clamp and connectors of bay 409 and cleaning of CR panel and BMK of CT,CB related with associated bay | 04/Oct/2022 | 08:00 | 04/Oct/2022 | 17:00 | | PLANNED | Approved | 04-Oct-22 | 08:00 | 04-Oct-22 | 17:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|-------------------------------|--|--|---|---|-------------|-------|-------------|-------|-----------------------------|---------|----------|-----------|-------|-----------|-------|--|
| 115 | RQ105953 | OCC_199 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV MOGA(PG)-MEHAL-KALAN(PS) (PSTCL) CKT-2 | | D | Conductor repair from TN 1 to Gantry | 04/Oct/2022 | 08:00 | 04/Oct/2022 | 17:00 | | PLANNED | Approved | 04-Oct-22 | 08:00 | 04-Oct-22 | 17:00 | |
| 116 | RQ105954 | OCC_199 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-2 | | D | Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 177 to 183 s/S gantry | 04/Oct/2022 | 08:00 | 04/Oct/2022 | 17:00 | | PLANNED | Approved | 04-Oct-22 | 08:00 | 04-Oct-22 | 17:00 | |
| 117 | RQ105949 | OCC_199 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV MUKTSAR-MAKHU (PS) CKT-1 | | D | Jumper Tightening | 03/Oct/2022 | 08:00 | 03/Oct/2022 | 17:00 | Jumper Tightening | PLANNED | Approved | 03-Oct-22 | 08:00 | 03-Oct-22 | 17:00 | |
| 118 | RQ105950 | OCC_199 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-1 | | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning | 03/Oct/2022 | 08:00 | 03/Oct/2022 | 17:00 | | PLANNED | Approved | 03-Oct-22 | 08:00 | 03-Oct-22 | 17:00 | |
| 119 | RQ105952 | OCC_199 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV MOGA(PG)-MEHAL-KALAN(PS) (PSTCL) CKT-1 | | D | Conductor repair from TN 1 to Gantry | 03/Oct/2022 | 08:00 | 03/Oct/2022 | 17:00 | | PLANNED | Approved | 03-Oct-22 | 08:00 | 03-Oct-22 | 17:00 | |
| 120 | RQ105951 | OCC_199 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV MUKTSAR-MAKHU (PS) CKT-1 | | D | For Jumper Tightening, disc cleaning and tree cutting between Tower No. 132 to 147 | 03/Oct/2022 | 08:00 | 03/Oct/2022 | 17:00 | | PLANNED | Approved | 03-Oct-22 | 08:00 | 03-Oct-22 | 17:00 | |
| 121 | RQ105945 | OCC_199 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1 | | D | General Maintenance | 01/Oct/2022 | 08:00 | 12/Oct/2022 | 17:00 | General Maintenance of Line | PLANNED | Approved | 01-Oct-22 | 08:00 | 12-Oct-22 | 17:00 | |
| 122 | RQ105946 | OCC_199 | sldcps_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1 | | D | For Jumper Tightening, disc cleaning and tree cutting between Tower No. 176 to 161 | 01/Oct/2022 | 08:00 | 01/Oct/2022 | 17:00 | | PLANNED | Approved | 01-Oct-22 | 08:00 | 01-Oct-22 | 17:00 | |

| | | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|------------------------------|---|--|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|--|
| 123 | RQ105947 | OCC_199 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV MOGA(PG)-MEHAL-KALAN(PS) (PSTCL) CKT-1 | | D | Conductor repair from TN 1 to Gantry | 01/Oct/2022 | 08:00 | 01/Oct/2022 | 17:00 | | PLANNED | Approved | 01-Oct-22 | 08:00 | 01-Oct-22 | 17:00 | | |
| 124 | RQ105948 | OCC_199 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-1 | | D | Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 177 to 183 s/S gantry | 01/Oct/2022 | 08:00 | 01/Oct/2022 | 17:00 | | PLANNED | Approved | 01-Oct-22 | 08:00 | 01-Oct-22 | 17:00 | | |
| 125 | RQ105062 | OCC_199 | cpcc1_sd | HVDC LINE CIRCUIT | 500 KV HVDC BALIA-BHIWADI (PG) CKT-2 | | C | For Annual Maintenance of HVDC Sub-station & transmission line maintenance | 30/Oct/2022 | 08:00 | 01/Nov/2022 | 18:00 | | PLANNED | Rejected | | | | | | request withdrawn by powergrid |
| 126 | RQ105061 | OCC_199 | cpcc1_sd | HVDC LINE CIRCUIT | 500 KV HVDC BALIA-BHIWADI (PG) CKT-1 | | C | For Annual Maintenance of HVDC Sub-station & transmission line maintenance | 26/Oct/2022 | 08:00 | 29/Oct/2022 | 18:00 | | PLANNED | Rejected | | | | | | request withdrawn by powergrid |
| 127 | RQ105043 | OCC_199 | cpcc3_sd | HVDC LINE CIRCUIT | 500 KV HVDC RIHAND-DADRI (PG) CKT-2 | | C | Transmission Line Diversion work due to construction of rail network for JUVNL | 13/Oct/2022 | 08:00 | 17/Oct/2022 | 18:00 | | PLANNED | Approved | 20-Sep-22 | 08:00 | 24-Sep-22 | 18:00 | | El approval, PTCC approval to be submitted before charging of line . As per study no generation backing down is required for shutdown of HVDC Rihand – Dadri Bipole. However, Anapara - obra will cross thermal limit in case of tripping of anapara-sarnath double ckt line trip ,therefore generation backing down may be done accordingly. Powergrid is requested to restore the HVDC line before revival |

| | | | | | | | | | | | | | | | | | | | | |
|-----|--------------|---------|----------|------------------------------|---|------------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 128 | RQ10504 2 | OCC_199 | cpcc3_sd | HVDC LINE CIRCUIT | 500 KV HVDC RIHAND-DADRI (PG) CKT-1 | | C | Transmission Line Diversion work due to construction of rail network for JUVNL | 13/Oct/2022 | 08:00 | 17/Oct/2022 | 18:00 | | PLANNED | Approved | 20-Sep-22 | 08:00 | 24-Sep-22 | 18:00 | EI approval, PTCC approval to be submitted before charging of line . As per study no generation backing down is required for shutdown of HVDC Rihand – Dadri Bipole. However, Anapara - obra will cross thermal limit in case of tripping of anapara-sarnath double ckt line trip ,therefore generation backing down may be done accordingly. Powergrid is requested to restore the HVDC line before revival |
| 129 | RQ10514 4 | OCC_199 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV VARANASI-KANPUR_GIS (PG) CKT-2 | POWER GRID | D | To attend shut down nature work | 25/Oct/2022 | 08:00 | 25/Oct/2022 | 18:00 | | PLANNED | Approved | 25-Oct-22 | 08:00 | 25-Oct-22 | 18:00 | |
| 130 | RQ10498 1 | OCC_199 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV KOTESHWAR-MEERUT (PG) CKT-1 | POWER GRID | D | AMP of Line Reactor and Line Equipment at Meerut end | 24/Oct/2022 | 08:00 | 24/Oct/2022 | 18:00 | | PLANNED | Approved | 24-Oct-22 | 08:00 | 24-Oct-22 | 18:00 | |
| 131 | RQ10515 1 | OCC_199 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV VARANASI-BALIA (PG) CKT-1 | POWER GRID | D | Insulator cleaning Winter Preparedness | 21/Oct/2022 | 08:00 | 21/Oct/2022 | 18:00 | | PLANNED | Approved | 21-Oct-22 | 08:00 | 21-Oct-22 | 18:00 | |
| 132 | RQ10497 8 | OCC_199 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 | POWER GRID | D | GENERAL MAINTENANCE WORK & Insulator Cleaning work | 19/Oct/2022 | 08:00 | 20/Oct/2022 | 18:00 | | PLANNED | Approved | 19-Oct-22 | 08:00 | 20-Oct-22 | 18:00 | ATC Curtailment of 200 MW |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|------------------------------|---|------------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|----------------------------|
| 133 | RQ105048 | OCC_199 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV ORAI-ALIGARH (PG) CKT-1 | POWER GRID | D | AMP work | 18/Oct/2022 | 08:00 | 18/Oct/2022 | 18:00 | | PLANNED | Approved | 18-Oct-22 | 08:00 | 18-Oct-22 | 18:00 | ATC Curtailment of 1100 MW |
| 134 | RQ105049 | OCC_199 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV ORAI-ALIGARH (PG) CKT-2 | POWER GRID | D | AMP work | 17/Oct/2022 | 08:00 | 17/Oct/2022 | 18:00 | | PLANNED | Approved | 17-Oct-22 | 08:00 | 17-Oct-22 | 18:00 | ATC Curtailment of 1100 MW |
| 135 | RQ104977 | OCC_199 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 | POWER GRID | D | GENERAL MAINTENANCE WORK & Insulator Cleaning work | 17/Oct/2022 | 08:00 | 18/Oct/2022 | 18:00 | | PLANNED | Approved | 17-Oct-22 | 08:00 | 18-Oct-22 | 18:00 | ATC Curtailment of 200 MW |
| 136 | RQ105046 | OCC_199 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV GR.NOIDA_2(UPC)-ALIGARH(PG) (PG) CKT-1 | POWER GRID | D | To attend Shut down nature work | 14/Oct/2022 | 08:00 | 14/Oct/2022 | 18:00 | | PLANNED | Approved | 20-Oct-22 | 08:00 | 20-Oct-22 | 18:00 | ATC Curtailment of 600 MW |
| 137 | RQ105139 | OCC_199 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV VARANASI-KANPUR_GIS (PG) CKT-1 | POWER GRID | D | For tapping of OPGW from 765 KV Kanpur-Varanasi Line to 132 KV Sangipur-Kuna Line for repeater station. | 12/Oct/2022 | 10:00 | 12/Oct/2022 | 14:00 | | PLANNED | Approved | 12-Oct-22 | 10:00 | 12-Oct-22 | 14:00 | |
| 138 | RQ105047 | OCC_199 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AGRA-ALIGARH (PG) CKT-1 | POWER GRID | D | To attend Shut down nature work | 11/Oct/2022 | 08:00 | 12/Oct/2022 | 18:00 | | PLANNED | Approved | 11-Oct-22 | 08:00 | 12-Oct-22 | 18:00 | |
| 139 | RQ105145 | OCC_199 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BALIALUCKNOW_2 (PG) CKT-1 | POWER GRID | D | Insulator cleaning Winter Preparedness | 07/Oct/2022 | 08:00 | 07/Oct/2022 | 18:00 | | PLANNED | Approved | 07-Oct-22 | 08:00 | 07-Oct-22 | 18:00 | |
| 140 | RQ104969 | OCC_199 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AJMER-CHITTORGARH (PG) CKT-2 | POWER GRID | D | Line maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc | 04/Oct/2022 | 08:00 | 04/Oct/2022 | 18:00 | | PLANNED | Approved | 04-Oct-22 | 08:00 | 04-Oct-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-------------------------------|--|------------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|--|
| 141 | RQ104968 | OCC_199 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 765 KV AJMER-CHITTORGAR H (PG) CKT-1 | POWER GRID | D | Line maintenance work eg.Tightening of loose conductor VD, Corona ring, arcing horn, jumper, string Hook etc | 03/Oct/2022 | 08:00 | 03/Oct/2022 | 18:00 | | PLANNED | Approved | 03-Oct-22 | 08:00 | 03-Oct-22 | 18:00 | | |
| 142 | RQ104966 | OCC_199 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 765 KV AGRA-JHATIKARA (PG) CKT-1 | POWER GRID | C | NCRTC diversion work | 03/Oct/2022 | 08:00 | 17/Oct/2022 | 18:00 | | PLANNED | Rejected | | | | | | deferred to next occ. To be avoided during HVDC C-K SD |
| 143 | RQ104982 | OCC_199 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 765 KV MOGA-MEERUT (PG) CKT-1 | POWER GRID | D | AMP of Line Reactor and Line Equipment at Meerut end | 02/Oct/2022 | 08:00 | 02/Oct/2022 | 18:00 | | PLANNED | Approved | 02-Oct-22 | 08:00 | 02-Oct-22 | 18:00 | | To be avoided during Moga Bhiwani SD |
| 144 | RQ105090 | OCC_199 | cpcc3_sd | AC TRANS MISSION LINE CIRCUIT | 765 KV BAREILLY_2-LUCKNOW_2 (PG) CKT-1 | POWER GRID | D | FOR TAKING LINE REACTOR INTO SERVICE AT BAREILLY END TO FACILITATE ATTENDING SIR AUDIT POINTS , OTI & WTI TRIP LOGIC MODIFICATIONS | 01/Oct/2022 | 17:30 | 01/Oct/2022 | 18:00 | | PLANNED | Rejected | | | | | | to be club with line s/d |
| 145 | RQ105089 | OCC_199 | cpcc3_sd | AC TRANS MISSION LINE CIRCUIT | 765 KV BAREILLY_2-LUCKNOW_2 (PG) CKT-1 | POWER GRID | D | FOR TAKING LINE REACTOR OUT OF SERVICE AT BAREILLY END TO FACILITATE ATTENDING SIR AUDIT POINTS , OTI & WTI TRIP LOGIC MODIFICATIONS | 01/Oct/2022 | 10:00 | 01/Oct/2022 | 10:30 | | PLANNED | Rejected | | | | | | to be club with line s/d |
| 146 | RQ105136 | OCC_199 | cpcc3_sd | AC TRANS MISSION LINE CIRCUIT | 765 KV VARANASI-KANPUR_GIS (PG) CKT-1 | POWER GRID | D | A/R into non auto mode for Live Line OPGW Work | 01/Oct/2022 | 08:00 | 31/Oct/2022 | 18:00 | | PLANNED | Approved | 01-Oct-22 | 08:00 | 31-Oct-22 | 18:00 | | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|------------------------------|---|------------|---|---|-------------|-------|-------------|-------|---|---------|----------|-----------|-------|-----------|-------|--|
| 147 | RQ104992 | OCC_199 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV GR.NOIDA_2(PG)-MEERUT(PG) (PG) CKT-1 | POWER GRID | D | Construction of 765kV LILOLine(under PMSTL TBCB project) | 01/Oct/2022 | 08:00 | 02/Oct/2022 | 18:00 | Kindly approve for dt 20.09.22 and 21.09.22 | PLANNED | Approved | 01-Oct-22 | 08:00 | 02-Oct-22 | 18:00 | |
| 148 | RQ104958 | OCC_199 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV MEERUT-BHIWANI (PG) CKT-1 | POWER GRID | D | Auto Reclose off is required for OPGW INSTALLATION works under Northern Region Optical fibre Strengthening Scheme (NROSS) | 01/Oct/2022 | 08:00 | 31/Oct/2022 | 18:00 | | PLANNED | Approved | 01-Oct-22 | 08:00 | 31-Oct-22 | 18:00 | |
| 149 | RQ104994 | OCC_199 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV VARANASI-FATEHPUR (PG) CKT-1 | POWER GRID | C | Transmission Line Diversion work due to construction of Ganga Expressway by UPEADA | 01/Oct/2022 | 08:00 | 10/Oct/2022 | 18:00 | | PLANNED | Approved | 01-Oct-22 | 08:00 | 10-Oct-22 | 18:00 | EI approval, PTCC approval to be submitted before charging of line. Subject to lines availability at varanasi in real time |
| 150 | RQ104964 | OCC_199 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV MOGA-BHIWANI (PG) CKT-1 | POWER GRID | C | RAILWAY DIVERSION WORK | 01/Oct/2022 | 06:00 | 15/Oct/2022 | 23:00 | PLEASE APPROVE AS AP1 AND AP4 TOWERS HAS TO BE ERECTED BELOW THE LINE. AP2 & AP3 TOWERS ERECTED AND E/W & CONDUCTOR STRINGING IN SPAN AP2-AP3 DONE. | PLANNED | Approved | 01-Oct-22 | 06:00 | 15-Oct-22 | 23:00 | All FTC procedures shall be followed. EI approval, PTCC approval to be submitted before charging of line . |
| 151 | RQ104973 | OCC_199 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BHADLA_2 (PG)-FATEHGARH_I(PG) (PFTL) CKT-2 | PFTL | D | Ladder logic commissioning, CSD fine tuning | 18/Oct/2022 | 17:00 | 23/Oct/2022 | 23:00 | along with line reactor | PLANNED | Approved | 18-Oct-22 | 17:00 | 23-Oct-22 | 23:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|--------------|---------|----------|---|---|------------------------|---|--|-------------|-------|-------------|-------|---|---------|----------|-----------|-------|-----------|-------|--|
| 152 | RQ10497 2 | OCC_199 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 765 KV BHADLA_2 (PG)- FATEHGARH_I I(PG) (PFTL) CKT-1 | PFTL | D | Ladder logic commissioning, CSD fine tuning | 13/Oct/2022 | 17:00 | 17/Oct/2022 | 23:00 | along with line reactor | PLANNED | Approved | 13-Oct-22 | 17:00 | 17-Oct-22 | 23:00 | |
| 153 | RQ10496 1 | OCC_199 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 765 KV BHADLA_2 (PG)- FATEHGARH_I I(PG) (PFTL) CKT-2 | PFTL | D | Bird diverters indtallation work | 03/Oct/2022 | 17:00 | 23/Oct/2022 | 23:00 | other ckt will be in non auto mode | PLANNED | Approved | 03-Oct-22 | 17:00 | 23-Oct-22 | 23:00 | |
| 154 | RQ10496 0 | OCC_199 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 765 KV BHADLA_2 (PG)- FATEHGARH_I I(PG) (PFTL) CKT-1 | PFTL | D | Bird diverters indtallation work | 01/Oct/2022 | 17:00 | 02/Oct/2022 | 23:00 | other ckt will be in non auto mode | PLANNED | Approved | 01-Oct-22 | 17:00 | 02-Oct-22 | 23:00 | |
| 155 | RQ10497 6 | OCC_199 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 765 KV AJMER(PG)- PHAGI(RS) (PAPTL) CKT-2 | PAPTL | D | Line maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc | 14/Oct/2022 | 08:00 | 15/Oct/2022 | 18:00 | other ckt will be in non auto mode | PLANNED | Approved | 14-Oct-22 | 08:00 | 15-Oct-22 | 18:00 | |
| 156 | RQ10497 5 | OCC_199 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 765 KV AJMER(PG)- PHAGI(RS) (PAPTL) CKT-1 | PAPTL | D | Line maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc | 12/Oct/2022 | 08:00 | 13/Oct/2022 | 18:00 | other ckt will be in non auto mode | PLANNED | Approved | 12-Oct-22 | 08:00 | 13-Oct-22 | 18:00 | |
| 157 | RQ10497 1 | OCC_199 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 765 KV FATEHGARH_I I(PG)- BHADLA(PG) (FBTL) CKT-2 | POWER GRID,F BTL | D | Ladder logic commissioning, CSD fine tuning | 10/Oct/2022 | 17:00 | 12/Oct/2022 | 23:00 | along with line reactor | PLANNED | Approved | 10-Oct-22 | 17:00 | 12-Oct-22 | 23:00 | |
| 158 | RQ10497 0 | OCC_199 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 765 KV FATEHGARH_I I(PG)- BHADLA(PG) (FBTL) CKT-1 | POWER GRID,F BTL | D | Ladder logic commissioning, CSD fine tuning and first time charging of Spare reactor | 07/Oct/2022 | 17:00 | 09/Oct/2022 | 23:00 | along with line reactor | PLANNED | Approved | 07-Oct-22 | 17:00 | 09-Oct-22 | 23:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|-------------------------------|---|------------|---|--|-------------|-------|-------------|-------|--|---------|------------------------|-----------|-------|-----------|-------|---|
| 159 | RQ105163 | OCC_199 | sldcup_sd | AC TRANS MISSION LINE CIRCUIT | 765 KV AGRA FATEHBAD(U P)- LALITPUR(LPG) (UP) CKT-2 | UPPTCL | D | For attending Hot point, Jumper Tightening and fixing jumper nut bolt | 10/Oct/2022 | 08:00 | 11/Oct/2022 | 18:00 | | PLANNED | Conditionally Approved | | | | | May be clubbed with Unit outage at Lalitpur |
| 160 | RQ105162 | OCC_199 | sldcup_sd | AC TRANS MISSION LINE CIRCUIT | 765 KV AGRA FATEHBAD(U P)- LALITPUR(LPG) (UP) CKT-1 | UPPTCL | D | For attending Hot point, Jumper Tightening and fixing jumper nut bolt and 80MVar Spare Phase Line Reactor unit will be charge as R Phase unit at 765kV Substation Fatehabad Agra | 07/Oct/2022 | 08:00 | 08/Oct/2022 | 18:00 | | PLANNED | Conditionally Approved | | | | | May be clubbed with Unit outage at Lalitpur |
| 161 | RQ104997 | OCC_199 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 765 KV GR.NOIDA_2(UPC)-HAPUR (UP) CKT-1 | UPPTCL | C | Construction of 765kV LILO Line(under PMSTL TBCB project) | 01/Oct/2022 | 08:00 | 08/Oct/2022 | 18:00 | Kindly approve for dt 19.09.22 to 26.09.22 | PLANNED | Approved | 01-Oct-22 | 08:00 | 08-Oct-22 | 18:00 | |
| 162 | RQ104996 | OCC_199 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 765 KV HAPUR(UP)-GHATAMPUR_TPS(UP) (GTL) CKT-1 | GTL | C | Construction of 765kV LILO Line(under PMSTL TBCB project) | 01/Oct/2022 | 08:00 | 08/Oct/2022 | 18:00 | Kindly approve for dt 19.09.22 to 26.09.22 | PLANNED | Rejected | | | | | line is yet to be commissioned |
| 163 | RQ105016 | OCC_199 | cpcc1_sd | BUS | 765 KV FATEHGARH_I(PG) - BUS 1 | POWER GRID | D | Jumpering and bay extension work by M/s TATA | 23/Oct/2022 | 17:00 | 27/Oct/2022 | 23:00 | | PLANNED | Approved | 23-Oct-22 | 17:00 | 27-Oct-22 | 23:00 | |
| 164 | RQ105029 | OCC_199 | cpcc1_sd | BUS | 765KV BUS 2 AT CHITTORGAR H(PG) | POWER GRID | D | FOR AMP WORK | 20/Oct/2022 | 08:00 | 22/Oct/2022 | 18:00 | | PLANNED | Approved | 20-Oct-22 | 08:00 | 22-Oct-22 | 18:00 | |
| 165 | RQ105028 | OCC_199 | cpcc1_sd | BUS | 765KV BUS 1 AT CHITTORGAR H(PG) | POWER GRID | D | FOR AMP WORK | 17/Oct/2022 | 08:00 | 19/Oct/2022 | 18:00 | | PLANNED | Approved | 17-Oct-22 | 08:00 | 19-Oct-22 | 18:00 | |
| 166 | RQ104974 | OCC_199 | cpcc3_sd | BUS | 765KV BUS 1 AT AGRA(PG) | POWER GRID | D | AMP Works | 10/Oct/2022 | 10:00 | 10/Oct/2022 | 18:00 | | PLANNED | Approved | 10-Oct-22 | 10:00 | 10-Oct-22 | 18:00 | |
| 167 | RQ105017 | OCC_199 | cpcc1_sd | BUS | 765 KV FATEHGARH_I(PG) - BUS 2 | POWER GRID | D | Jumpering and bay extension work by M/s TATA | 01/Oct/2022 | 17:00 | 05/Oct/2022 | 23:00 | | PLANNED | Approved | 01-Oct-22 | 17:00 | 05-Oct-22 | 23:00 | |

| | | | | | | | | | | | | | | | | | | | | | |
|-----|--------------|---------|----------|-----------------|---|------------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|---|
| 168 | RQ10483 4 | OCC_199 | stuup_sd | BUS | 765KV BUS 2 AT HAPUR(UP) | UPPTCL | D | For annual maintenance & Testing work (There is no load interruption as load will be feed by Bus-1) | 12/Oct/2022 | 09:00 | 12/Oct/2022 | 17:30 | | PLANNED | Approved | | | | | | To be clubbed with Gr. Noida Hapur Line SD as ICTs will be idle charged |
| 169 | RQ10483 2 | OCC_199 | stuup_sd | BUS | 765 KV GR.NOIDA_2(UPC) - BUS 2 | UPPTCL | D | For annual maintenance & Testing work (There is no load interruption as load will be feed by Bus-1) | 10/Oct/2022 | 08:30 | 10/Oct/2022 | 18:00 | | PLANNED | Approved | 10-Oct-22 | 08:30 | 10-Oct-22 | 18:00 | | |
| 170 | RQ10483 3 | OCC_199 | stuup_sd | BUS | 765KV BUS 1 AT HAPUR(UP) | UPPTCL | D | For annual maintenance & Testing work (There is no load interruption as load will be feed by Bus-2) | 08/Oct/2022 | 09:00 | 08/Oct/2022 | 17:30 | | PLANNED | Approved | | | | | | To be clubbed with Gr. Noida Hapur Line SD as ICTs will be idle charged |
| 171 | RQ10483 1 | OCC_199 | stuup_sd | BUS | 765 KV GR.NOIDA_2(UPC) - BUS 1 | UPPTCL | D | For annual maintenance & Testing work (There is no load interruption as load will be feed by Bus-2) | 03/Oct/2022 | 08:30 | 03/Oct/2022 | 18:00 | | PLANNED | Approved | 03-Oct-22 | 08:30 | 03-Oct-22 | 18:00 | | |
| 172 | RQ10502 3 | OCC_199 | cpcc1_sd | BUS | 765 KV KHETRI (PG) - BUS 2 | PKTSL | D | FOR AMP WORK | 08/Oct/2022 | 08:00 | 08/Oct/2022 | 18:00 | | PLANNED | Approved | 08-Oct-22 | 16:00 | 08-Oct-22 | 23:00 | In Case of N-1, Bikaner Khetri D/C will be out. Considering heavy loading during siolar hours. SD May be availed from 16:00 hrs. | |
| 173 | RQ10502 2 | OCC_199 | cpcc1_sd | BUS | 765 KV KHETRI (PG) - BUS 1 | PKTSL | D | FOR AMP WORK | 07/Oct/2022 | 08:00 | 07/Oct/2022 | 18:00 | | PLANNED | Approved | 07-Oct-22 | 16:00 | 07-Oct-22 | 23:00 | In Case of N-1, Bikaner Khetri D/C will be out. Considering heavy loading during siolar hours. SD May be availed from 16:00 hrs. | |
| 174 | RQ10503 3 | OCC_199 | cpcc1_sd | BR/BSR/ MSC/MSR | 240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_I I(PG) | POWER GRID | D | Ladder logic commissioning with spare reactor logic and CSD fine tuning | 19/Oct/2022 | 08:00 | 22/Oct/2022 | 18:00 | | PLANNED | Approved | 19-Oct-22 | 17:00 | 22-Oct-22 | 23:00 | May avaiied from 17:00 hrs | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|--------------|---------|----------|------------|---|------------|---|--|-------------|-------|-------------|-------|-------------------|---------|----------|-----------|-------|-----------|-------|--|
| 175 | RQ10503 2 | OCC_199 | cpcc1_sd | BR/BSR/MSR | 240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_I(PG) | POWER GRID | D | Ladder logic commissioning with spare reactor logic and CSD fine tuning | 15/Oct/2022 | 17:00 | 18/Oct/2022 | 23:00 | | PLANNED | Approved | 15-Oct-22 | 17:00 | 18-Oct-22 | 23:00 | |
| 176 | RQ10504 5 | OCC_199 | cpcc1_sd | BR/BSR/MSR | 240 MVAR BUS REACTOR NO 1 AT 765 KV KOTESHWAR(PG) | POWER GRID | C | "For rectification of tilted VP bus bar due to foundation settlement in Reactor Bay at Terrace-1,2 and 8." | 15/Oct/2022 | 08:00 | 30/Oct/2022 | 18:00 | | PLANNED | Approved | 15-Oct-22 | 08:00 | 30-Oct-22 | 18:00 | |
| 177 | RQ10504 4 | OCC_199 | cpcc1_sd | BR/BSR/MSR | 240 MVAR BUS REACTOR NO 1 AT 765 KV KHETRI (PKTSL) | PKTSL | D | FOR TAKING RPHASE BUS REACTOR UNIT IN SERVICE IN PLACE OF SPARE REACTOR UNIT AT KHETRI SS | 15/Oct/2022 | 08:00 | 15/Oct/2022 | 18:00 | | PLANNED | Approved | 15-Oct-22 | 08:00 | 15-Oct-22 | 18:00 | |
| 178 | RQ10503 5 | OCC_199 | cpcc1_sd | BR/BSR/MSR | 240 MVAR BUS REACTOR NO 1 AT 765 KV KHETRI (PKTSL) | PKTSL | D | FOR AMP WORK | 05/Oct/2022 | 08:00 | 06/Oct/2022 | 18:00 | | PLANNED | Approved | 05-Oct-22 | 08:00 | 06-Oct-22 | 18:00 | |
| 179 | RQ10503 4 | OCC_199 | cpcc1_sd | BR/BSR/MSR | 240 MVAR BUS REACTOR NO 2 AT 765 KV KHETRI (PKTSL) | PKTSL | D | FOR AMP WORK | 03/Oct/2022 | 08:00 | 04/Oct/2022 | 18:00 | | PLANNED | Approved | 03-Oct-22 | 08:00 | 04-Oct-22 | 18:00 | |
| 180 | RQ10483 6 | OCC_199 | stuup_sd | BR/BSR/MSR | 240 MVAR BUS REACTOR NO 1 AT 765 KV MAINPURI(UP) | UPPTCL | D | Rutine chacking and WTI Meter testing works | 07/Oct/2022 | 10:00 | 07/Oct/2022 | 15:00 | No power effected | PLANNED | Approved | 07-Oct-22 | 10:00 | 07-Oct-22 | 15:00 | |
| 181 | RQ10506 9 | OCC_199 | cpcc1_sd | BAY | 710 MAIN BAY - 765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PG) CKT-2 (PKTSL) AT JHATIKARA(PG) | PKTSL | D | CT OIL SAMPLING | 22/Oct/2022 | 08:00 | 22/Oct/2022 | 18:00 | | PLANNED | Approved | 22-Oct-22 | 08:00 | 22-Oct-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|-----|--|--------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 182 | RQ105068 | OCC_199 | cpcc1_sd | BAY | 713 MAIN BAY - 765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PG) CKT-1 (PKTSL) AT JHATIKARA(PG) | PKTSL | D | CT OIL SAMPLING | 21/Oct/2022 | 08:00 | 21/Oct/2022 | 18:00 | | PLANNED | Approved | 21-Oct-22 | 08:00 | 21-Oct-22 | 18:00 | |
| 183 | RQ104828 | OCC_199 | sldcrs_sd | BAY | 70652B MAIN BAY - 765KV ANTA-PHAGI (RS) CKT-1 AT | RRVPNL | D | HALF YEARLY MAINTENANCE WORK OF ASSOCITED BAY EQUIPMENTS | 20/Oct/2022 | 08:00 | 20/Oct/2022 | 18:00 | | PLANNED | Approved | 20-Oct-22 | 08:00 | 20-Oct-22 | 18:00 | |
| 184 | RQ104823 | OCC_199 | sldcrs_sd | BAY | 703T TIE BAY - 765/400 KV 1500 MVA ICT 3 AT PHAGI(RS) (RRVPNL) AND FUTURE AT 765 KV PHAGI(RS) (RRVPNL) | RRVPNL | D | HALF YEARLY MAINTENANCE WORK OF ASSOCITED BAY EQUIPMENTS | 19/Oct/2022 | 08:00 | 19/Oct/2022 | 18:00 | | PLANNED | Approved | 19-Oct-22 | 08:00 | 19-Oct-22 | 18:00 | |
| 185 | RQ104826 | OCC_199 | sldcrs_sd | BAY | 70752T TIE BAY - 765KV PHAGI(RS)- GWALIOR(PG) (UNDEF) CKT-2 AND 765KV ANTA-PHAGI (RS) CKT-2 AT PHAGI(RS) | RRVPNL | D | HALF YEARLY MAINTENANCE WORK OF ASSOCITED BAY EQUIPMENTS | 17/Oct/2022 | 08:00 | 17/Oct/2022 | 18:00 | | PLANNED | Approved | 17-Oct-22 | 08:00 | 17-Oct-22 | 18:00 | |
| 186 | RQ104824 | OCC_199 | sldcrs_sd | BAY | 703B MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT PHAGI(RS) (RRVPNL) AT 765 KV PHAGI(RS) | RRVPNL | D | HALF YEARLY MAINTENANCE WORK OF ASSOCITED BAY EQUIPMENTS | 14/Oct/2022 | 08:00 | 14/Oct/2022 | 18:00 | | PLANNED | Approved | 14-Oct-22 | 08:00 | 14-Oct-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|-----|---|------------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 187 | RQ104830 | OCC_199 | sldcrs_sd | BAY | 70152T TIE BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 AND 765/400KV 1500 MVA ICT 1 AT PHAGI(RS) | RRVPN L | D | HALF YEARLY MAINTENANCE WORK OF ASSOCITED BAY EQUIPMENTS | 12/Oct/2022 | 08:00 | 12/Oct/2022 | 18:00 | | PLANNED | Approved | 12-Oct-22 | 08:00 | 12-Oct-22 | 18:00 | |
| 188 | RQ104827 | OCC_199 | sldcrs_sd | BAY | 70752A MAIN BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-2 AT | RRVPN L | D | HALF YEARLY MAINTENANCE WORK OF ASSOCITED BAY EQUIPMENTS | 07/Oct/2022 | 08:00 | 07/Oct/2022 | 18:00 | | PLANNED | Approved | 07-Oct-22 | 08:00 | 07-Oct-22 | 18:00 | |
| 189 | RQ104829 | OCC_199 | sldcrs_sd | BAY | 70652A MAIN BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-1 AT | RRVPN L | D | HALF YEARLY MAINTENANCE WORK OF ASSOCITED BAY EQUIPMENTS | 06/Oct/2022 | 08:00 | 06/Oct/2022 | 18:00 | | PLANNED | Approved | 06-Oct-22 | 08:00 | 06-Oct-22 | 18:00 | |
| 190 | RQ105083 | OCC_199 | cpcc1_sd | BAY | 715 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_I I(PG) (POWERGRID) | POWER GRID | D | Bay CT oil sampling works | 18/Oct/2022 | 17:00 | 18/Oct/2022 | 23:00 | | PLANNED | Approved | 18-Oct-22 | 17:00 | 18-Oct-22 | 23:00 | |
| 191 | RQ105082 | OCC_199 | cpcc1_sd | BAY | 716 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_I I(PG) (POWERGRID) | POWER GRID | D | Bay CT oil sampling works | 17/Oct/2022 | 17:00 | 17/Oct/2022 | 23:00 | | PLANNED | Approved | 17-Oct-22 | 17:00 | 17-Oct-22 | 23:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|--------------|---------|----------|-----|--|---------------|---|------------------------------|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 192 | RQ10508 1 | OCC_199 | cpcc1_sd | BAY | 717 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_I I(PG) (POWERGRID) AND 765 KV BHADLA_2 - FATEHGARH_I I(PG) CKT-2 AT 765 KV FATEHGARH_I I(PG) (POWERGRID) | POWER GRID | D | Bay CT oil sampling works | 16/Oct/2022 | 17:00 | 16/Oct/2022 | 23:00 | | PLANNED | Approved | 16-Oct-22 | 17:00 | 16-Oct-22 | 23:00 | |
| 193 | RQ10508 0 | OCC_199 | cpcc1_sd | BAY | 710 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_I I(PG) (POWERGRID) AT 765 KV FATEHGARH_I I(PG) | POWER GRID | D | Bay CT oil sampling works | 15/Oct/2022 | 17:00 | 15/Oct/2022 | 23:00 | | PLANNED | Approved | 15-Oct-22 | 17:00 | 15-Oct-22 | 23:00 | |
| 194 | RQ10507 9 | OCC_199 | cpcc1_sd | BAY | 713 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_I I(PG) (POWERGRID) AT 765 KV FATEHGARH_I I(PG) | POWER GRID | D | Bay CT oil sampling works | 14/Oct/2022 | 17:00 | 14/Oct/2022 | 23:00 | | PLANNED | Approved | 14-Oct-22 | 17:00 | 14-Oct-22 | 23:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|--------------|---------|----------|-----|--|------------|---|---------------------------|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 195 | RQ10507 8 | OCC_199 | cpcc1_sd | BAY | 714 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_I I(PG) (POWERGRID) AND 240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_I I(PG) AT 765 KV FATEHGARH_I I(PG) (POWERGRID) | POWER GRID | D | Bay CT oil sampling works | 13/Oct/2022 | 17:00 | 13/Oct/2022 | 23:00 | | PLANNED | Approved | 13-Oct-22 | 17:00 | 13-Oct-22 | 23:00 | |
| 196 | RQ10507 7 | OCC_199 | cpcc1_sd | BAY | 707 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_I I(PG) (POWERGRID) AT 765 KV FATEHGARH_I I(PG) | POWER GRID | D | Bay CT oil sampling works | 12/Oct/2022 | 17:00 | 12/Oct/2022 | 23:00 | | PLANNED | Approved | 12-Oct-22 | 17:00 | 12-Oct-22 | 23:00 | |
| 197 | RQ10507 6 | OCC_199 | cpcc1_sd | BAY | 712 MAIN BAY - 765 KV FATEHGARH_I I-BHADLA (PG) CKT-1 (POWERGRID) AT 765 KV FATEHGARH_I I(PG) | POWER GRID | D | Bay CT oil sampling works | 11/Oct/2022 | 17:00 | 11/Oct/2022 | 23:00 | | PLANNED | Approved | 11-Oct-22 | 17:00 | 11-Oct-22 | 23:00 | |
| 198 | RQ10499 1 | OCC_199 | cpcc3_sd | BAY | 713 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV KANPUR_GIS(PG) | POWER GRID | D | AMP works | 11/Oct/2022 | 10:00 | 11/Oct/2022 | 18:00 | | PLANNED | Approved | 11-Oct-22 | 10:00 | 11-Oct-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|--------------|---------|----------|-----|--|---------------|---|------------------------------|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 199 | RQ10507 5 | OCC_199 | cpcc1_sd | BAY | 711 TIE BAY - 765 KV FATEHGARH_I I-BHADLA (PG) CKT-1 (POWERGRID) AND 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_I I(PG) AT 765 KV FATEHGARH_I I(PG) (POWERGRID) | POWER GRID | D | Bay CT oil sampling works | 10/Oct/2022 | 17:00 | 10/Oct/2022 | 23:00 | | PLANNED | Approved | 10-Oct-22 | 17:00 | 10-Oct-22 | 23:00 | |
| 200 | RQ10509 6 | OCC_199 | cpcc3_sd | BAY | 702 TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV BALIA(PG) AND FUTURE | POWER GRID | D | AMP Works | 10/Oct/2022 | 10:00 | 10/Oct/2022 | 18:00 | | PLANNED | Approved | 10-Oct-22 | 10:00 | 10-Oct-22 | 18:00 | |
| 201 | RQ10505 5 | OCC_199 | cpcc1_sd | BAY | 706 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT CHITTORGAR H(PG) | POWER GRID | D | FOR AMP WORK | 10/Oct/2022 | 08:00 | 11/Oct/2022 | 18:00 | | PLANNED | Approved | 10-Oct-22 | 08:00 | 11-Oct-22 | 18:00 | |
| 202 | RQ10505 3 | OCC_199 | cpcc1_sd | BAY | 701 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT AJMER(PG) | POWER GRID | D | FOR AMP WORK | 10/Oct/2022 | 08:00 | 10/Oct/2022 | 18:00 | | PLANNED | Approved | 10-Oct-22 | 08:00 | 10-Oct-22 | 18:00 | |
| 203 | RQ10507 4 | OCC_199 | cpcc1_sd | BAY | 709 MAIN BAY - 765 KV FATEHGARH_I I-BHADLA (PG) CKT-2 (POWERGRID) AT 765 KV FATEHGARH_I I(PG) | POWER GRID | D | Bay CT oil sampling works | 09/Oct/2022 | 17:00 | 09/Oct/2022 | 23:00 | | PLANNED | Approved | 09-Oct-22 | 17:00 | 09-Oct-22 | 23:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|--------------|---------|----------|-----|---|---------------|---|------------------------------|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 204 | RQ10505 2 | OCC_199 | cpcc1_sd | BAY | 705 TIE BAY - 765 KV AJMER- BHADLA_2 (PG) CKT-2 (POWERGRID) AND 765/400 KV 1500 MVA ICT 2 AT AJMER(PG) AT 765 KV AJMER(PG) (POWERGRID) | POWER GRID | D | For AMP Work | 09/Oct/2022 | 08:00 | 09/Oct/2022 | 18:00 | | PLANNED | Approved | 09-Oct-22 | 08:00 | 09-Oct-22 | 18:00 | |
| 205 | RQ10507 3 | OCC_199 | cpcc1_sd | BAY | 708 TIE BAY - 765 KV FATEHGARH_I I-BHADLA (PG) CKT-2 (POWERGRID) AND 240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_I I(PG) AT 765 KV FATEHGARH_I I(PG) (POWERGRID) | POWER GRID | C | Bay CT oil sampling works | 08/Oct/2022 | 17:00 | 08/Oct/2022 | 23:00 | | PLANNED | Approved | 08-Oct-22 | 17:00 | 08-Oct-22 | 23:00 | |
| 206 | RQ10507 1 | OCC_199 | cpcc1_sd | BAY | 715 MAIN BAY - 765/400KV 1500 MVA ICT 3 AT JHATIKARA(P G) | POWER GRID | D | FOR AMP WORK | 08/Oct/2022 | 08:00 | 08/Oct/2022 | 18:00 | | PLANNED | Approved | 08-Oct-22 | 08:00 | 08-Oct-22 | 18:00 | |
| 207 | RQ10505 1 | OCC_199 | cpcc1_sd | BAY | 704 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT AJMER(PG) | POWER GRID | D | FOR AMP WORK | 08/Oct/2022 | 08:00 | 08/Oct/2022 | 18:00 | | PLANNED | Approved | 08-Oct-22 | 08:00 | 08-Oct-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-----|---|------------|---|------------------------------------|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 208 | RQ105050 | OCC_199 | cpcc1_sd | BAY | 707 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV AJMER(PG) AND 765KV BUS 2 AT AJMER(PG) | POWER GRID | D | FOR AMP WORK | 07/Oct/2022 | 08:00 | 07/Oct/2022 | 18:00 | | PLANNED | Approved | 07-Oct-22 | 08:00 | 07-Oct-22 | 18:00 | |
| 209 | RQ105070 | OCC_199 | cpcc1_sd | BAY | 712 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT JHATIKARA(PG) | POWER GRID | D | For AMP Work | 07/Oct/2022 | 08:00 | 07/Oct/2022 | 18:00 | | PLANNED | Approved | 07-Oct-22 | 08:00 | 07-Oct-22 | 18:00 | |
| 210 | RQ104965 | OCC_199 | cpcc3_sd | BAY | 705 TIE BAY - 765KV FATEHPUR(PG)-SASARAM(PG) (UNDEF) CKT-1 AND 765/400KV 1500 MVA ICT 1 AT FATEHPUR(PG) | POWER GRID | D | Relay Testing and CSD modification | 06/Oct/2022 | 10:00 | 06/Oct/2022 | 18:00 | | PLANNED | Approved | 06-Oct-22 | 10:00 | 06-Oct-22 | 18:00 | |
| 211 | RQ105054 | OCC_199 | cpcc1_sd | BAY | 709 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT CHITTORGARH(PG) | POWER GRID | D | FOR AMP WORK | 06/Oct/2022 | 08:00 | 07/Oct/2022 | 18:00 | | PLANNED | Approved | 06-Oct-22 | 08:00 | 07-Oct-22 | 18:00 | |
| 212 | RQ105058 | OCC_199 | cpcc1_sd | BAY | 714 TIE BAY - 765 KV GR.NOIDA_2(UPC)-MEERUT(PG) (PG) CKT-1 AND FUTURE AT MEERUT(PG) | POWER GRID | D | FOR AMP WORK | 05/Oct/2022 | 08:00 | 05/Oct/2022 | 18:00 | | PLANNED | Approved | 05-Oct-22 | 08:00 | 05-Oct-22 | 18:00 | |
| 213 | RQ104963 | OCC_199 | cpcc3_sd | BAY | 703 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT FATEHPUR(PG) | POWER GRID | D | Relay Testing and CSD modification | 04/Oct/2022 | 10:00 | 04/Oct/2022 | 18:00 | | PLANNED | Approved | 04-Oct-22 | 10:00 | 04-Oct-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|--------------|---------|----------|-----|---|------------|---|--------------|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 214 | RQ10505 7 | OCC_199 | cpcc1_sd | BAY | 705 TIE BAY - 765/400KV 1500 MVA ICT 2 AT MEERUT(PG) AND 240 MVAR BUS REACTOR NO 1 AT 765KV MEERUT(PG) | POWER GRID | D | FOR AMP WORK | 04/Oct/2022 | 08:00 | 04/Oct/2022 | 18:00 | | PLANNED | Approved | 04-Oct-22 | 08:00 | 04-Oct-22 | 18:00 | |
| 215 | RQ10505 6 | OCC_199 | cpcc1_sd | BAY | 703 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT MEERUT(PG) | POWER GRID | D | FOR AMP WORK | 03/Oct/2022 | 08:00 | 03/Oct/2022 | 18:00 | | PLANNED | Approved | 03-Oct-22 | 08:00 | 03-Oct-22 | 18:00 | |
| 216 | RQ10506 7 | OCC_199 | cpcc1_sd | BAY | 713 MAIN BAY - 765 KV BIKANER(PG)- KHETRI (PKTSL) (BKTL) CKT-1 (BKTL) | BKTL | D | FOR AMP WORK | 16/Oct/2022 | 08:00 | 17/Oct/2022 | 18:00 | | PLANNED | Approved | 16-Oct-22 | 08:00 | 17-Oct-22 | 18:00 | |
| 217 | RQ10506 6 | OCC_199 | cpcc1_sd | BAY | 714 TIE BAY - 765 KV BIKANER(PG)- KHETRI (PKTSL) (BKTL) CKT-1 (BKTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (BKTL) | BKTL | D | For AMP Work | 14/Oct/2022 | 08:00 | 15/Oct/2022 | 18:00 | | PLANNED | Approved | 14-Oct-22 | 08:00 | 15-Oct-22 | 18:00 | |
| 218 | RQ10506 5 | OCC_199 | cpcc1_sd | BAY | 710 MAIN BAY - 765 KV BIKANER(PG)- KHETRI (PKTSL) (BKTL) CKT-2 (BKTL) | BKTL | D | FOR AMP WORK | 12/Oct/2022 | 08:00 | 13/Oct/2022 | 18:00 | | PLANNED | Approved | 12-Oct-22 | 08:00 | 13-Oct-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|-------------|--|--------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 219 | RQ105064 | OCC_199 | cpcc1_sd | BAY | 711 TIE BAY - 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-2 (BKTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (BKTL) | BKTL | D | FOR AMP WORK | 10/Oct/2022 | 08:00 | 11/Oct/2022 | 18:00 | | PLANNED | Approved | 10-Oct-22 | 08:00 | 11-Oct-22 | 18:00 | |
| 220 | RQ104825 | OCC_199 | sldcrs_sd | BAY | 70552B MAIN BAY - 765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1 (PAPTL) AT 765 KV | PAPTL | D | HALF YEARLY MAINTENANCE WORK OF ASSOCIATED BAY EQUIPMENTS | 10/Oct/2022 | 08:00 | 10/Oct/2022 | 18:00 | | PLANNED | Approved | 10-Oct-22 | 08:00 | 10-Oct-22 | 18:00 | |
| 221 | RQ104956 | OCC_199 | sldcrs_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 3 AT ANTA(RS) | RRVPNL | D | Quarterly maintenance work | 17/Oct/2022 | 08:00 | 17/Oct/2022 | 18:00 | | PLANNED | Approved | 17-Oct-22 | 08:00 | 17-Oct-22 | 18:00 | |
| 222 | RQ104957 | OCC_199 | sldcrs_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 2 AT ANTA(RS) | RRVPNL | D | Quarterly maintenance work | 14/Oct/2022 | 08:00 | 14/Oct/2022 | 18:00 | | PLANNED | Approved | 14-Oct-22 | 08:00 | 14-Oct-22 | 18:00 | |
| 223 | RQ104955 | OCC_199 | sldcrs_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 1 AT ANTA(RS) | RRVPNL | D | Quarterly maintenance work | 10/Oct/2022 | 08:00 | 10/Oct/2022 | 18:00 | | PLANNED | Approved | 10-Oct-22 | 08:00 | 10-Oct-22 | 18:00 | |
| 224 | RQ104854 | OCC_199 | stuup_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 2 AT AGRA FATEHBAD(UP) | UPPTCL | D | For annual routine maintenance work of ICT and associated bays | 15/Oct/2022 | 09:00 | 15/Oct/2022 | 18:00 | | PLANNED | Approved | 15-Oct-22 | 09:00 | 15-Oct-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | | |
|-----|--------------|---------|----------|-------------|--|---------------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|------------------------------|---|
| 225 | RQ10525 2 | OCC_199 | slcup_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 2 AT HAPUR(UP) | UPPTCL | C | For the Maintenance of Transformer Bank and Normalization of ICT as one New transformer will charged at B phase in place of Spare ICT (For change over and after that 4 Hour on no load charging of transformer) | 12/Oct/2022 | 10:00 | 12/Oct/2022 | 14:00 | | PLANNED | Approved | | | | | | To be clubbed with Gr. Noida Hapur Line SD as ICTs will be idle charged |
| 226 | RQ10485 2 | OCC_199 | stuup_sd | TRANSFORMER | 765/400 KV 1000 MVA ICT 1 AT UNNAO(UP) | UPPTCL | D | For the checking and testing of BCU relay by M/s GE T&D Engineer. | 11/Oct/2022 | 09:00 | 11/Oct/2022 | 18:00 | | PLANNED | Approved | 11-Oct-22 | 09:00 | 11-Oct-22 | 18:00 | | |
| 227 | RQ10485 3 | OCC_199 | stuup_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 1 AT AGRA FATEHBAD(UP) | UPPTCL | D | For annual routine maintenance work of ICT and associated bays | 06/Oct/2022 | 09:00 | 06/Oct/2022 | 18:00 | | PLANNED | Approved | 06-Oct-22 | 09:00 | 06-Oct-22 | 18:00 | | |
| 228 | RQ10500 3 | OCC_199 | cpcc1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_I I(PG) | POWER GRID | D | Ladder Logic commissioning with spare ICT scheme and CSD fine tuning works | 11/Oct/2022 | 08:00 | 14/Oct/2022 | 18:00 | | PLANNED | Approved | 11-Oct-22 | 17:00 | 14-Oct-22 | 23:00 | To be availed from 17:00 hrs | |
| 229 | RQ10510 7 | OCC_199 | cpcc3_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 2 AT FATEHPUR(PG) | POWER GRID | D | AMP Works | 10/Oct/2022 | 10:00 | 10/Oct/2022 | 18:00 | | PLANNED | Approved | 10-Oct-22 | 10:00 | 10-Oct-22 | 18:00 | | |
| 230 | RQ10498 4 | OCC_199 | cpcc3_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 2 AT BAREILLY_2(PG) | POWER GRID | D | FOR ATTENDING SIR AUDIT POINTS & OTI & WTI TRIP LOGIC MODIFICATIONS | 08/Oct/2022 | 10:00 | 08/Oct/2022 | 18:00 | | PLANNED | Approved | 08-Oct-22 | 10:00 | 08-Oct-22 | 18:00 | | |
| 231 | RQ10497 9 | OCC_199 | cpcc3_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 2 AT BALIA(PG) | POWER GRID | D | AMP work and OTI/WTI Wiring Modification | 08/Oct/2022 | 10:00 | 08/Oct/2022 | 18:00 | | PLANNED | Approved | 08-Oct-22 | 10:00 | 08-Oct-22 | 18:00 | | |
| 232 | RQ10512 8 | OCC_199 | cpcc3_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 1 AT ALIGARH(PG) | POWER GRID | D | New bay extension works - Scheme Checking/ Interlock checking with old and new system.(Aligarh - Khurja THDC Project | 08/Oct/2022 | 10:00 | 08/Oct/2022 | 18:00 | | PLANNED | Approved | 08-Oct-22 | 10:00 | 08-Oct-22 | 18:00 | | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-------------|--|---------------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 233 | RQ105001 | OCC_199 | cpcc1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_I I(PG) | POWER GRID | D | Ladder Logic commissioning with spare ICT scheme and CSD fine tuning works | 07/Oct/2022 | 17:00 | 10/Oct/2022 | 23:00 | | PLANNED | Approved | 07-Oct-22 | 17:00 | 10-Oct-22 | 23:00 | |
| 234 | RQ104980 | OCC_199 | cpcc3_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 1 AT BALIA(PG) | POWER GRID | D | AMP work and OTI/WTI Wiring Modification | 07/Oct/2022 | 10:00 | 07/Oct/2022 | 18:00 | | PLANNED | Approved | 07-Oct-22 | 10:00 | 07-Oct-22 | 18:00 | |
| 235 | RQ104983 | OCC_199 | cpcc3_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 1 AT BAREILLY_2(P G) | POWER GRID | D | FOR ATTENDING SIR AUDIT POINTS & OTI & WTI TRIP LOGIC MODIFICATIONS | 06/Oct/2022 | 10:00 | 06/Oct/2022 | 18:00 | | PLANNED | Approved | 06-Oct-22 | 10:00 | 06-Oct-22 | 18:00 | |
| 236 | RQ105002 | OCC_199 | cpcc1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_I I(PG) | POWER GRID | D | Ladder Logic commissioning with spare ICT scheme and CSD fine tuning works | 03/Oct/2022 | 17:00 | 06/Oct/2022 | 23:00 | | PLANNED | Approved | 03-Oct-22 | 17:00 | 06-Oct-22 | 23:00 | |
| 237 | RQ105012 | OCC_199 | cpcc1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 1 AT CHITTORGAR H(PG) | POWER GRID | D | FOR AMP WORK | 03/Oct/2022 | 08:00 | 04/Oct/2022 | 18:00 | | PLANNED | Approved | 03-Oct-22 | 08:00 | 04-Oct-22 | 18:00 | |
| 238 | RQ105004 | OCC_199 | cpcc1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_I I(PG) | POWER GRID | D | For CSD Fine tune and Commissioning check with Spare ICT | 01/Oct/2022 | 17:00 | 05/Oct/2022 | 23:00 | | PLANNED | Approved | 01-Oct-22 | 17:00 | 05-Oct-22 | 23:00 | |
| 239 | RQ104962 | OCC_199 | cpcc3_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 2 AT ALIGARH(PG) | POWER GRID | D | New bay extension work - Scheme Checking/ Interlock checking with old and new system.(Aligarh - Khurja THDC Project) | 01/Oct/2022 | 10:00 | 01/Oct/2022 | 18:00 | | PLANNED | Approved | 01-Oct-22 | 10:00 | 01-Oct-22 | 18:00 | |
| 240 | RQ105007 | OCC_199 | cpcc1_sd | TRANSFORMER | 765/400 KV 1000 MVA ICT 2 AT BHIWANI(PG) | POWER GRID | D | FOR AMP WORK | 01/Oct/2022 | 08:00 | 01/Oct/2022 | 18:00 | | PLANNED | Approved | 01-Oct-22 | 08:00 | 01-Oct-22 | 18:00 | |
| 241 | RQ105010 | OCC_199 | cpcc1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 2 AT MEERUT(PG) | POWER GRID | D | FOR AMP WORK | 01/Oct/2022 | 08:00 | 01/Oct/2022 | 18:00 | | PLANNED | Approved | 01-Oct-22 | 08:00 | 01-Oct-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-------------|------------------------------|---|-------------------|---|---|-------------|-------|-------------|-------|---|---------|----------|-----------|-------|-----------|-------|--|
| 242 | RQ105123 | OCC_199 | indigrid_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV PARBATI_2(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1 | PKTCL, POWER GRID | D | Shut Down defect Rectification work | 31/Oct/2022 | 09:30 | 31/Oct/2022 | 17:30 | A/R off of 400 kv Parbati III-400kv Sainj (H.P.) required | PLANNED | Approved | 31-Oct-22 | 8:30 | 31-Oct-22 | 16:00 | Could be given in non Hydro generation period from 08:30 Hrs to 1600 Hrs one ckt at a time from Parbati Complex/Subject to revival of Parbati Sainj line |
| 243 | RQ105890 | OCC_199 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV PARBATI_3(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1 | PKTCL, POWER GRID | D | Non-Auto mode required for OPGW installation works under ULDC scheme. | 01/Oct/2022 | 07:00 | 31/Oct/2022 | 18:00 | Kindly Approve | PLANNED | Rejected | | | | | Indigrid denied consent |
| 244 | RQ105891 | OCC_199 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV PARBATI_3(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1 | PKTCL, POWER GRID | D | SD required due to steep slope in the valley for OPGW installation works under ULDC scheme. | 01/Oct/2022 | 07:00 | 10/Oct/2022 | 18:00 | Kindly Approve | PLANNED | Approved | 01-Oct-22 | 8:30 | 10-Oct-22 | 16:00 | Could be given in non Hydro generation period from 08:30 Hrs to 1600 Hrs one ckt at a time from Parbati Complex/Subject to revival of Parbati Sainj line |
| 245 | RQ104923 | OCC_199 | meja_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BARA(UP)-MEJA TPS(MUN) (UP) CKT-2 | | D | Annual Maintainance | 31/Oct/2022 | 09:00 | 01/Nov/2022 | 19:00 | Annual Maintainance | PLANNED | Approved | 31-Oct-22 | 09:00 | 01-Nov-22 | 19:00 | Could be given one ckt shutdown at a time from Meja/UP consent required/No other shutdown in Bara-Meja complex/On daily basis could be given |
| 246 | RQ104922 | OCC_199 | meja_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BARA(UP)-MEJA TPS(MUN) (UP) CKT-1 | | D | Annual Maintainance | 28/Oct/2022 | 09:00 | 29/Oct/2022 | 19:00 | Annual Maintainance | PLANNED | Approved | 28-Oct-22 | 09:00 | 29-Oct-22 | 19:00 | Could be given one ckt shutdown at a time from Meja/UP consent required/No other shutdown in Bara-Meja complex/On daily basis could be given |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-------------------------------|---|-------|---|---|-------------|-------|-------------|-------|--------------------|---------|----------|-----------|-------|-----------|-------|--|
| 247 | RQ104918 | OCC_199 | meja_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV MEJA TPS(MUN)-MASOLI(UP) (UP) CKT-1 | | D | Annual Maintenance | 20/Oct/2022 | 09:00 | 21/Oct/2022 | 19:00 | Annual Maintenance | PLANNED | Approved | 20-Oct-22 | 09:00 | 21-Oct-22 | 19:00 | Could be given one ckt shutdown at a time from Meja/UP consent required/No other shutdown in Bara-Meja complex/On daily basis could be given |
| 248 | RQ104919 | OCC_199 | meja_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV MEJA TPS(MUN)-REWA ROAD(UP) (UP) CKT-2 | | D | Annual Maintenance | 17/Oct/2022 | 09:00 | 18/Oct/2022 | 19:00 | Annual Maintenance | PLANNED | Approved | 17-Oct-22 | 09:00 | 18-Oct-22 | 19:00 | Could be given one ckt shutdown at a time from Meja/UP consent required/No other shutdown in Bara-Meja complex/On daily basis could be given |
| 249 | RQ104921 | OCC_199 | meja_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV ALLAHABAD(PG)-MEJA TPS(MUN) (PG) CKT-2 | | D | Annual Maintenance | 13/Oct/2022 | 09:00 | 14/Oct/2022 | 19:00 | Annual Maintenance | PLANNED | Approved | 13-Oct-22 | 09:00 | 14-Oct-22 | 19:00 | Could be given one ckt shutdown at a time from Meja/UP consent required/No other shutdown in Bara-Meja complex/On daily basis could be given |
| 250 | RQ104920 | OCC_199 | meja_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV ALLAHABAD(PG)-MEJA TPS(MUN) (PG) CKT-1 | | D | Annual Maintenance | 10/Oct/2022 | 09:00 | 11/Oct/2022 | 19:00 | Annual Maintenance | PLANNED | Approved | 10-Oct-22 | 09:00 | 11-Oct-22 | 19:00 | Could be given one ckt shutdown at a time from Meja/UP consent required/No other shutdown in Bara-Meja complex/On daily basis could be given |
| 251 | RQ105244 | OCC_199 | slchr_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV DHANODA-DAULATABAD (HV) CKT-2 | HVPNL | D | To attend the drone survey observations | 31/Oct/2022 | 08:00 | 31/Oct/2022 | 17:00 | | PLANNED | Approved | 31-Oct-22 | 08:00 | 31-Oct-22 | 17:00 | |
| 252 | RQ105021 | OCC_199 | slchr_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV KHEDAR(HPG) - NUHIWALI(HV) (HV) CKT-1 | HVPNL | D | Gen mtc and setting of bus pentagraph isolators | 20/Oct/2022 | 09:00 | 20/Oct/2022 | 18:00 | | PLANNED | Approved | 20-Oct-22 | 09:00 | 20-Oct-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|---|---|-------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 253 | RQ105239 | OCC_199 | slchr_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV DHANODA- DAULATABAD (HV) CKT-2 | HVPLN | D | To attend drone survey observations. | 20/Oct/2022 | 08:00 | 20/Oct/2022 | 17:00 | | PLANNED | Approved | 20-Oct-22 | 08:00 | 20-Oct-22 | 17:00 | |
| 254 | RQ105020 | OCC_199 | slchr_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV KHEDAR(HPG) -KIRORI(HV) (HV) CKT-2 | HVPLN | D | Gen mtc and setting of bus pentagraph isolators | 19/Oct/2022 | 09:00 | 19/Oct/2022 | 18:00 | | PLANNED | Approved | 19-Oct-22 | 09:00 | 19-Oct-22 | 18:00 | |
| 255 | RQ105019 | OCC_199 | slchr_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV KHEDAR(HPG) -KIRORI(HV) (HV) CKT-1 | HVPLN | D | Gen mtc and setting of bus pentagraph isolators | 18/Oct/2022 | 09:00 | 18/Oct/2022 | 18:00 | | PLANNED | Approved | 18-Oct-22 | 09:00 | 18-Oct-22 | 18:00 | |
| 256 | RQ105192 | OCC_199 | slchr_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV CLP JHAJJAR(CLP)- KABULPUR(HV) (HVPLN) CKT-1 | HVPLN | D | preventive maintenance and isolator jaw replacement work | 18/Oct/2022 | 07:00 | 18/Oct/2022 | 18:00 | | PLANNED | Approved | 18-Oct-22 | 07:00 | 18-Oct-22 | 18:00 | One ckt Shutdown from CLP Jhajjar could be given at a time |
| 257 | RQ105015 | OCC_199 | slchr_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV JHAJJAR(APCL)- DAULATABAD (HV) (HV) CKT-2 | HVPLN | D | "Replacement of Porcelain insulator with polymer strings on daily basis (Due to ongoing standing paddy crop in the field & waterlogging in most of the tower locations, it is requested to cancel the shutdowns approved in 198th OCC vide sr. no. 208, requested to consider these for October 2022 & approved please) " | 17/Oct/2022 | 09:30 | 31/Oct/2022 | 17:30 | | PLANNED | Approved | | | | | OCC forum asked Haryana STU to complete the work between 22nd Sep'22 to 14th Oct. One ckt Shutdown from Jhajjar could be given at a time/Subject to Delhi consent/Revival by 1630 Hrs. |
| 258 | RQ105018 | OCC_199 | slchr_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV KHEDAR(HPG) - FATEHABAD(PG) (HV) CKT-1 | HVPLN | D | Gen mtc and setting of bus pentagraph isolators | 17/Oct/2022 | 09:00 | 17/Oct/2022 | 18:00 | | PLANNED | Approved | 17-Oct-22 | 09:00 | 17-Oct-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|-------------------------------|---|-------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 259 | RQ105237 | OCC_199 | sldchr_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-2 | HVPNL | D | To verify BI, BO & Protection signals in SAS | 17/Oct/2022 | 09:00 | 17/Oct/2022 | 18:00 | | PLANNED | Approved | 17-Oct-22 | 09:00 | 17-Oct-22 | 18:00 | One ckt Shutdown from CLP Jhajjar could be given at a time |
| 260 | RQ105238 | OCC_199 | sldchr_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV DHANODA-DAULATABAD (HV) CKT-1 | HVPNL | D | To attend drone survey observations. | 17/Oct/2022 | 09:00 | 17/Oct/2022 | 17:00 | | PLANNED | Approved | 17-Oct-22 | 09:00 | 17-Oct-22 | 17:00 | |
| 261 | RQ105234 | OCC_199 | sldchr_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV DHANODA-DAULATABAD (HV) CKT-2 | HVPNL | D | To attend drone survey observations/worn out conductor repairing | 12/Oct/2022 | 08:00 | 12/Oct/2022 | 17:00 | | PLANNED | Approved | 12-Oct-22 | 08:00 | 12-Oct-22 | 17:00 | |
| 262 | RQ105230 | OCC_199 | sldchr_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-2 | HVPNL | C | For attending gas leakage, dismantling of breaker is required | 10/Oct/2022 | 09:00 | 11/Oct/2022 | 23:00 | | PLANNED | Approved | 10-Oct-22 | 09:00 | 11-Oct-22 | 23:00 | One ckt Shutdown from CLP Jhajjar could be given at a time/Main or tie bat at what end |
| 263 | RQ105243 | OCC_199 | sldchr_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV DHANODA-DAULATABAD (HV) CKT-1 | HVPNL | D | To attend the drone survey observations | 10/Oct/2022 | 08:00 | 10/Oct/2022 | 17:00 | | PLANNED | Approved | 10-Oct-22 | 08:00 | 10-Oct-22 | 17:00 | |
| 264 | RQ105233 | OCC_199 | sldchr_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV DHANODA-DAULATABAD (HV) CKT-1 | HVPNL | D | To attend drone survey observations/worn out conductor repairing | 10/Oct/2022 | 08:00 | 10/Oct/2022 | 17:00 | | PLANNED | Approved | 10-Oct-22 | 08:00 | 10-Oct-22 | 17:00 | |
| 265 | RQ105229 | OCC_199 | sldchr_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-1 | HVPNL | D | To verify BI, BO & Protection signals in SAS | 08/Oct/2022 | 09:00 | 08/Oct/2022 | 18:00 | | PLANNED | Approved | 08-Oct-22 | 09:00 | 08-Oct-22 | 18:00 | One ckt Shutdown from CLP Jhajjar could be given at a time |
| 266 | RQ105242 | OCC_199 | sldchr_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV DHANODA-DAULATABAD (HV) CKT-2 | HVPNL | D | To verify BI, BO & Protection signals in SAS and Worn out conductor repairing/attend the drone survey observations. | 07/Oct/2022 | 09:00 | 07/Oct/2022 | 18:00 | | PLANNED | Approved | 07-Oct-22 | 09:00 | 07-Oct-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|---|--|-------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 267 | RQ105241 | OCC_199 | slchr_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV DHANODA- DAULATABAD (HV) CKT-1 | HVPNL | D | To verify BI, BO & Protection signals in SAS and Worn out conductor repairing/attend the drone survey observations. | 06/Oct/2022 | 09:00 | 06/Oct/2022 | 18:00 | | PLANNED | Approved | 06-Oct-22 | 09:00 | 06-Oct-22 | 18:00 | |
| 268 | RQ105014 | OCC_199 | slchr_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV JHAJJAR(APCL)- DAULATABAD (HV) (HV) CKT-1 | HVPNL | D | "Replacement of Porcelain insulater with polymer strings on daily basis (Due to ongoing standing paddy crop in the field & waterlogging in most of the tower locations, it is requested to cancel the shutdowns approved in 198th OCC vide sr. no. 208, requested to consider these for October 2022 & approved please) " | 03/Oct/2022 | 09:30 | 16/Oct/2022 | 17:30 | | PLANNED | Approved | | | | | OCC forum asked Haryana STU to complete the work between 22nd Sep'22 to 14th Oct. One ckt Shutdown from Jhajjar could be given at a time/Subject to Delhi consent/Revival by 1630 Hrs. |
| 269 | RQ106034 | OCC_199 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV SIKAR(PG)- KHETRI (PKTSL) (PKTSL) CKT-2 | PKTSL | D | O/H crrossing of under construction 400 KV D/C Khetri-Bhiwadi TL - b/w Section AP24 - AP | 30/Oct/2022 | 08:00 | 31/Oct/2022 | 18:00 | | PLANNED | Approved | 30-Oct-22 | 15:00 | 31-Oct-22 | 23:00 | |
| 270 | RQ106033 | OCC_199 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV SIKAR(PG)- KHETRI (PKTSL) (PKTSL) CKT-1 | PKTSL | D | O/H crrossing of under construction 400 KV D/C Khetri-Bhiwadi TL - b/w Section AP24 - AP | 30/Oct/2022 | 08:00 | 31/Oct/2022 | 18:00 | | PLANNED | Approved | 30-Oct-22 | 15:00 | 31-Oct-22 | 23:00 | |
| 271 | RQ105377 | OCC_199 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV SIKAR(PG)- KHETRI (PKTSL) (PKTSL) CKT-2 | PKTSL | D | AMP OF LINE BAY EQUIPMENT | 29/Oct/2022 | 08:00 | 29/Oct/2022 | 18:00 | | PLANNED | Approved | 29-Oct-22 | 15:00 | 29-Oct-22 | 23:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-------------------------------|---|------------|---|--|-------------|-------|-------------|-------|----------------|---------|----------|-----------|-------|-----------|-------|--|
| 272 | RQ105376 | OCC_199 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-1 | PKTSL | D | AMP OF LINE BAY EQUIPMENT | 28/Oct/2022 | 08:00 | 28/Oct/2022 | 18:00 | | PLANNED | Approved | 28-Oct-22 | 15:00 | 28-Oct-22 | 23:00 | |
| 273 | RQ104999 | OCC_199 | cpcc3_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV ALLAHABAD(PG)-MEJA TPS(MUN) (PG) CKT-2 | POWER GRID | D | AMP and firm ware upgradation work | 29/Oct/2022 | 10:00 | 29/Oct/2022 | 18:00 | | PLANNED | Approved | 29-Oct-22 | 10:00 | 29-Oct-22 | 18:00 | Could be given one ckt shutdown at a time from Meja/UP consent required/No other shutdown in Bara-Meja complex/On daily basis could be given |
| 274 | RQ105799 | OCC_199 | cpcc2_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV NALLAGARH-PATIALA (PG) CKT-2 | POWER GRID | D | For TL AMP works with non-auto mode on 400kV Nalagarh-Patiala Ckt-1. | 29/Oct/2022 | 08:00 | 29/Oct/2022 | 18:00 | Kindly Approve | PLANNED | Approved | 29-Oct-22 | 08:00 | 29-Oct-22 | 18:00 | |
| 275 | RQ105357 | OCC_199 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV BHIWADI-NEEMRANA (PG) CKT-2 | POWER GRID | D | for fixing of pilot string & other maintenance work | 29/Oct/2022 | 08:00 | 30/Oct/2022 | 18:00 | | PLANNED | Approved | 29-Oct-22 | 08:00 | 30-Oct-22 | 18:00 | |
| 276 | RQ104998 | OCC_199 | cpcc3_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV ALLAHABAD(PG)-MEJA TPS(MUN) (PG) CKT-1 | POWER GRID | D | AMP and firm ware upgradation work | 28/Oct/2022 | 10:00 | 28/Oct/2022 | 18:00 | | PLANNED | Approved | 28-Oct-22 | 10:00 | 28-Oct-22 | 18:00 | Could be given one ckt shutdown at a time from Meja/UP consent required/No other shutdown in Bara-Meja complex/On daily basis could be given |
| 277 | RQ105208 | OCC_199 | cpcc3_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV SINGRAULI(N T)-FATEHPUR(PG) (PG) CKT-1 | POWER GRID | D | AMP work | 28/Oct/2022 | 09:00 | 28/Oct/2022 | 18:00 | | PLANNED | Approved | 28-Oct-22 | 09:00 | 28-Oct-22 | 18:00 | One ckt shutdown from Singrauli could be given at a time on Sunday |
| 278 | RQ105798 | OCC_199 | cpcc2_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV NALLAGARH-PATIALA (PG) CKT-1 | POWER GRID | D | For TL AMP works with non-auto mode on 400kV Nalagarh-Patiala Ckt-2. | 28/Oct/2022 | 08:00 | 28/Oct/2022 | 18:00 | Kindly Approve | PLANNED | Approved | 28-Oct-22 | 08:00 | 28-Oct-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-------------------------------|---|------------|---|--|-------------|-------|-------------|-------|----------------|---------|----------|-----------|-------|-----------|-------|--|
| 279 | RQ105474 | OCC_199 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV JAIPUR SOUTH-KOTA (PG) CKT-1 | POWER GRID | D | Jumper Anchoring work | 28/Oct/2022 | 08:00 | 28/Oct/2022 | 18:00 | | PLANNED | Approved | 28-Oct-22 | 08:00 | 28-Oct-22 | 18:00 | |
| 280 | RQ105871 | OCC_199 | cpcc2_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV KISHENPUR-NEWWANPOH (PG) CKT-3 | POWER GRID | D | AMP work of Line Equipment and TL work(Jumper Bolt/Nut Loose,Vibration damper Loose) | 27/Oct/2022 | 09:00 | 27/Oct/2022 | 18:00 | Kindly Approve | PLANNED | Approved | 27-Oct-22 | 09:00 | 27-Oct-22 | 18:00 | |
| 281 | RQ105356 | OCC_199 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV BHIWADI-NEEMRANA (PG) CKT-1 | POWER GRID | D | for fixing of pilot string & other maintenance work | 27/Oct/2022 | 08:00 | 28/Oct/2022 | 18:00 | | PLANNED | Approved | 27-Oct-22 | 08:00 | 28-Oct-22 | 18:00 | |
| 282 | RQ105414 | OCC_199 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV KANPUR-BALLABHGARH (PG) CKT-2 | POWER GRID | D | FOR AMP WORK | 25/Oct/2022 | 08:00 | 25/Oct/2022 | 18:00 | | PLANNED | Approved | 25-Oct-22 | 08:00 | 25-Oct-22 | 18:00 | |
| 283 | RQ105872 | OCC_199 | cpcc2_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV CHAMERA_2(NH)-KISHENPUR(PG) (PG) CKT-1 | POWER GRID | D | AMP work of Line Equipment and TL work(Jumper Bolt/Nut Loose,Vibration damper Loose) | 21/Oct/2022 | 09:00 | 21/Oct/2022 | 18:00 | Kindly Approve | PLANNED | Approved | 21-Oct-22 | 09:00 | 21-Oct-22 | 18:00 | |
| 284 | RQ105785 | OCC_199 | cpcc2_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV JALANDHAR(PG)-NAKODAR(PSG) (PG) CKT-1 | POWER GRID | D | For line equipments AMP works. | 20/Oct/2022 | 10:00 | 20/Oct/2022 | 14:00 | Kindly Approve | PLANNED | Approved | 20-Oct-22 | 10:00 | 20-Oct-22 | 14:00 | |
| 285 | RQ105207 | OCC_199 | cpcc3_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV ALLAHABAD-FATEHPUR (PG) CKT-2 | POWER GRID | D | AMP work | 20/Oct/2022 | 09:00 | 20/Oct/2022 | 18:00 | | PLANNED | Approved | 20-Oct-22 | 09:00 | 20-Oct-22 | 18:00 | |
| 286 | RQ105407 | OCC_199 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV BAHADURGA RH-SONIPAT (PG) CKT-2 | POWER GRID | D | FOR AMP WORK | 20/Oct/2022 | 08:00 | 20/Oct/2022 | 18:00 | | PLANNED | Approved | 20-Oct-22 | 08:00 | 20-Oct-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|------------------------------|--|------------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 287 | RQ105270 | OCC_199 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MAU(UP)-BALIA(PG) (PG) CKT-1 | POWER GRID | D | Insulator Cleaning Winter Preparedness | 20/Oct/2022 | 08:00 | 20/Oct/2022 | 18:00 | | PLANNED | Approved | 20-Oct-22 | 08:00 | 20-Oct-22 | 18:00 | |
| 288 | RQ105406 | OCC_199 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAHADURGA RH-SONIPAT (PG) CKT-1 | POWER GRID | D | For AMP Work | 19/Oct/2022 | 08:00 | 19/Oct/2022 | 18:00 | | PLANNED | Approved | 19-Oct-22 | 08:00 | 19-Oct-22 | 18:00 | |
| 289 | RQ105475 | OCC_199 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BASSI-BHIWADI (PG) CKT-1 | POWER GRID | D | Bhiwadi line -1 Line Reactor at Bassi end AMP work | 18/Oct/2022 | 08:00 | 18/Oct/2022 | 18:00 | line out two times during L/R opening & charging | PLANNED | Approved | 18-Oct-22 | 08:00 | 18-Oct-22 | 18:00 | |
| 290 | RQ105355 | OCC_199 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHIWADI-HISSAR (PG) CKT-1 | POWER GRID | D | Line maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc | 18/Oct/2022 | 08:00 | 18/Oct/2022 | 18:00 | | PLANNED | Approved | 18-Oct-22 | 08:00 | 18-Oct-22 | 18:00 | |
| 291 | RQ105764 | OCC_199 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANPUR-BALLABHGARH (PG) CKT-2 | POWER GRID | C | For Over Head Crossing of 765 KV D/C (Hexa) Sikar-Aligarh Transmission line(Under Construction) | 18/Oct/2022 | 08:00 | 20/Oct/2022 | 18:00 | | PLANNED | Approved | 18-Oct-22 | 08:00 | 20-Oct-22 | 18:00 | Subject to necessary CEA clearance if any required |
| 292 | RQ105770 | OCC_199 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANPUR-BALLABHGARH (PG) CKT-3 | POWER GRID | C | For Over Head Crossing of 765 KV D/C (Hexa) Sikar-Aligarh Transmission line(Under Construction) | 18/Oct/2022 | 08:00 | 20/Oct/2022 | 18:00 | | PLANNED | Approved | 18-Oct-22 | 08:00 | 20-Oct-22 | 18:00 | Subject to necessary CEA clearance if any required |
| 293 | RQ105786 | OCC_199 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JALANDHAR-HAMIRPUR (PG) CKT-1 | POWER GRID | D | For line equipments AMP works. | 17/Oct/2022 | 10:00 | 17/Oct/2022 | 14:00 | Kindly Approve | PLANNED | Approved | 17-Oct-22 | 10:00 | 17-Oct-22 | 14:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-------------------------------|---|------------|---|------------------------------------|-------------|-------|-------------|-------|----------------|---------|----------|-----------|-------|-----------|-------|--|
| 294 | RQ105204 | OCC_199 | cpcc3_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV FATEHPUR-KANPUR (PG) CKT-2 | POWER GRID | D | AMP work | 17/Oct/2022 | 08:00 | 17/Oct/2022 | 18:00 | | PLANNED | Approved | 17-Oct-22 | 08:00 | 17-Oct-22 | 18:00 | |
| 295 | RQ105788 | OCC_199 | cpcc2_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV AMRITSAR-JALANDHAR (PG) CKT-2 | POWER GRID | D | For line equipments AMP works. | 15/Oct/2022 | 10:00 | 15/Oct/2022 | 14:00 | Kindly Approve | PLANNED | Approved | 15-Oct-22 | 10:00 | 15-Oct-22 | 14:00 | |
| 296 | RQ105263 | OCC_199 | cpcc3_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV BAREILLY_2-BAREILLY (PG) CKT-2 | POWER GRID | D | AMP work | 15/Oct/2022 | 09:00 | 15/Oct/2022 | 17:00 | | PLANNED | Approved | 15-Oct-22 | 09:00 | 15-Oct-22 | 17:00 | |
| 297 | RQ105382 | OCC_199 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-2 | POWER GRID | D | AMP OF LINE BAY EQUIPMENT | 15/Oct/2022 | 08:00 | 15/Oct/2022 | 18:00 | | PLANNED | Approved | 15-Oct-22 | 08:00 | 15-Oct-22 | 18:00 | |
| 298 | RQ105267 | OCC_199 | cpcc3_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV KANPUR_GIS-LUCKNOW_2 (PG) CKT-2 | POWER GRID | D | To attend shut down nature defects | 15/Oct/2022 | 08:00 | 15/Oct/2022 | 18:00 | | PLANNED | Approved | 15-Oct-22 | 08:00 | 15-Oct-22 | 18:00 | |
| 299 | RQ105411 | OCC_199 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV BHIWANI(BB)-HISSAR(PG) (PG) CKT-1 | POWER GRID | D | FOR COMMISSIONING IN BYPASS MODE | 15/Oct/2022 | 08:00 | 15/Oct/2022 | 18:00 | | PLANNED | Approved | 15-Oct-22 | 08:00 | 15-Oct-22 | 18:00 | |
| 300 | RQ105409 | OCC_199 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV FATEHABAD-HISSAR (PG) CKT-1 | POWER GRID | D | FOR COMMISSIONING IN BYPASS MODE | 15/Oct/2022 | 08:00 | 15/Oct/2022 | 18:00 | | PLANNED | Approved | 15-Oct-22 | 08:00 | 15-Oct-22 | 18:00 | |
| 301 | RQ105787 | OCC_199 | cpcc2_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV AMRITSAR-JALANDHAR (PG) CKT-1 | POWER GRID | D | For line equipments AMP works. | 14/Oct/2022 | 10:00 | 14/Oct/2022 | 14:00 | Kindly Approve | PLANNED | Approved | 14-Oct-22 | 10:00 | 14-Oct-22 | 14:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|------------------------------|---|------------|---|--|-------------|-------|-------------|-------|----------------|---------|----------|-----------|-------|-----------|-------|--|
| 302 | RQ105381 | OCC_199 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1 | POWER GRID | D | AMP OF LINE BAY EQUIPMENT | 14/Oct/2022 | 08:00 | 14/Oct/2022 | 18:00 | | PLANNED | Approved | 14-Oct-22 | 08:00 | 14-Oct-22 | 18:00 | |
| 303 | RQ105854 | OCC_199 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MOGA-HISSAR (PG) CKT-2 | POWER GRID | D | For TL AMP works with non-auto on 400kV Moga-Hissar ckt-2. | 14/Oct/2022 | 08:00 | 14/Oct/2022 | 18:00 | Kindly Approve | PLANNED | Approved | 14-Oct-22 | 08:00 | 14-Oct-22 | 18:00 | |
| 304 | RQ105266 | OCC_199 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANPUR_GIS-LUCKNOW_2 (PG) CKT-1 | POWER GRID | D | To attend shut down nature defects | 14/Oct/2022 | 08:00 | 14/Oct/2022 | 18:00 | | PLANNED | Approved | 14-Oct-22 | 08:00 | 14-Oct-22 | 18:00 | |
| 305 | RQ105412 | OCC_199 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHIWANI-HISSAR (PG) CKT-1 | POWER GRID | D | FOR COMMISSIONING IN BYPASS MODE | 14/Oct/2022 | 08:00 | 14/Oct/2022 | 18:00 | | PLANNED | Approved | 14-Oct-22 | 08:00 | 14-Oct-22 | 18:00 | |
| 306 | RQ105410 | OCC_199 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MOGA-HISSAR (PG) CKT-1 | POWER GRID | D | FOR COMMISSIONING IN BYPASS MODE | 14/Oct/2022 | 08:00 | 14/Oct/2022 | 18:00 | | PLANNED | Approved | 14-Oct-22 | 08:00 | 14-Oct-22 | 18:00 | |
| 307 | RQ105348 | OCC_199 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DADRI(NT)-KAITHAL(PG) (PG) CKT-1 | POWER GRID | D | Replacement of Bird polluted insulator at loc 247 and rectification of shutdown nature defects | 14/Oct/2022 | 08:00 | 14/Oct/2022 | 18:00 | | PLANNED | Approved | 14-Oct-22 | 08:00 | 14-Oct-22 | 18:00 | |
| 308 | RQ105383 | OCC_199 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NEEMRANA-SIKAR (PG) CKT-2 | POWER GRID | D | AMP OF LINE BAY EQUIPMENT | 13/Oct/2022 | 08:00 | 13/Oct/2022 | 18:00 | | PLANNED | Approved | 13-Oct-22 | 08:00 | 13-Oct-22 | 18:00 | |
| 309 | RQ105403 | OCC_199 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHIWADI-HISSAR (PG) CKT-1 | POWER GRID | C | Stringing of 400 kV D/C Mahendragarh-Bhiwani TL at Loc.39/0-40/0 | 13/Oct/2022 | 08:00 | 14/Oct/2022 | 18:00 | | PLANNED | Approved | 13-Oct-22 | 08:00 | 14-Oct-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|------------------------------|---|------------|---|---|-------------|-------|-------------|-------|----------------|---------|----------|-----------|-------|-----------|-------|--|
| 310 | RQ105197 | OCC_199 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ALLAHABAD-VARANASI (PG) CKT-1 | POWER GRID | D | Insulator Replacement work | 13/Oct/2022 | 08:00 | 13/Oct/2022 | 18:00 | | PLANNED | Approved | 13-Oct-22 | 08:00 | 13-Oct-22 | 18:00 | |
| 311 | RQ105275 | OCC_199 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ABDULLAPUR (PG)-DEEPALPUR(JHKT) (PG) CKT-1 | POWER GRID | D | "For Rectification of Reverse Grading ring. 400kV Abdullapur-Bawana to be kept in Non auto " | 12/Oct/2022 | 09:00 | 12/Oct/2022 | 18:00 | Kindly Approve | PLANNED | Approved | 12-Oct-22 | 09:00 | 12-Oct-22 | 18:00 | |
| 312 | RQ105853 | OCC_199 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MOGA-HISSAR (PG) CKT-1 | POWER GRID | D | For TL AMP works with non-auto on 400kV Moga-Hissar ckt-3. | 12/Oct/2022 | 08:00 | 12/Oct/2022 | 18:00 | Kindly Approve | PLANNED | Approved | 12-Oct-22 | 08:00 | 12-Oct-22 | 18:00 | |
| 313 | RQ105346 | OCC_199 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAPS_C(NP)-CHITTORGAR H(RS) (PG) CKT-1 | POWER GRID | D | Refixing of cond. VD, tightening of arcing horn, Grading ring, CC ring and other SD maintainance activity | 12/Oct/2022 | 08:00 | 12/Oct/2022 | 18:00 | | PLANNED | Approved | 12-Oct-22 | 08:00 | 12-Oct-22 | 18:00 | |
| 314 | RQ105765 | OCC_199 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MAINPURI-BALLABHGAR H (PG) CKT-1 | POWER GRID | C | For Over Head Crossing of 765 KV D/C (Hexa) Sikar-Aligarh Transmission line(Under Construction) | 12/Oct/2022 | 08:00 | 14/Oct/2022 | 18:00 | | PLANNED | Approved | 12-Oct-22 | 08:00 | 14-Oct-22 | 18:00 | Subject to necessary CEA clearance if any required |
| 315 | RQ105766 | OCC_199 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MAINPURI-BALLABHGAR H (PG) CKT-2 | POWER GRID | C | For Over Head Crossing of 765 KV D/C (Hexa) Sikar-Aligarh Transmission line(Under Construction) | 12/Oct/2022 | 08:00 | 14/Oct/2022 | 18:00 | | PLANNED | Approved | 12-Oct-22 | 08:00 | 14-Oct-22 | 18:00 | Subject to necessary CEA clearance if any required |
| 316 | RQ105385 | OCC_199 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BASSI-SIKAR (PG) CKT-2 | POWER GRID | D | AMP OF LINE BAY EQUIPMENT | 11/Oct/2022 | 08:00 | 11/Oct/2022 | 18:00 | | PLANNED | Approved | 11-Oct-22 | 08:00 | 11-Oct-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-------------------------------|---|------------|---|--|-------------|-------|-------------|-------|--------------------|---------|----------|-----------|-------|-----------|-------|--|
| 317 | RQ105339 | OCC_199 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV KOTPUTLI-BHIWADI (PG) CKT-1 | POWER GRID | D | Line maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc | 11/Oct/2022 | 08:00 | 12/Oct/2022 | 18:00 | | PLANNED | Approved | 11-Oct-22 | 08:00 | 12-Oct-22 | 18:00 | |
| 318 | RQ105347 | OCC_199 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1 | POWER GRID | D | Replacement of damaged polymer insulator at loc no 242, refixing of cond. VD, tightening of arcing horn, Grading ring, CC ring and other SD maintenance activity | 11/Oct/2022 | 08:00 | 11/Oct/2022 | 18:00 | | PLANNED | Approved | 11-Oct-22 | 08:00 | 11-Oct-22 | 18:00 | |
| 319 | RQ105274 | OCC_199 | cpcc2_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV ABDULLAPUR (PG)-BAWANA(DV) (PG) CKT-1 | POWER GRID | D | For Rectification of Reverse Grading ring. 400kV Abdullapur-Deepalpur and 400kV Deepalpur-Bawana to be kept in Non auto | 10/Oct/2022 | 09:00 | 11/Oct/2022 | 18:00 | Kindly Approve | PLANNED | Approved | 10-Oct-22 | 09:00 | 11-Oct-22 | 18:00 | |
| 320 | RQ105384 | OCC_199 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV BASSISIKAR (PG) CKT-1 | POWER GRID | D | AMP OF LINE BAY EQUIPMENT | 10/Oct/2022 | 08:00 | 10/Oct/2022 | 18:00 | | PLANNED | Approved | 10-Oct-22 | 08:00 | 10-Oct-22 | 18:00 | |
| 321 | RQ105417 | OCC_199 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV KOTESWAR(TH)-KOTESHWAR(PG) (PG) CKT-2 | POWER GRID | D | JUMPER ANCHORING AND INSTALLATION OF INSULATION SLEEVE | 10/Oct/2022 | 08:00 | 10/Oct/2022 | 18:00 | | PLANNED | Approved | 10-Oct-22 | 9:00 | 10-Oct-22 | 16:00 | |
| 322 | RQ105359 | OCC_199 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-1 | POWER GRID | D | OPGW CLEARANCE RECTIFICATION WORK IN CKT-1 & ONLY NON AUTO MODE OF CKT-1 REQUIRED | 10/Oct/2022 | 08:00 | 19/Oct/2022 | 18:00 | ONLY NON AUTO MODE | PLANNED | Approved | 10-Oct-22 | 08:00 | 19-Oct-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|------------------------------|--|------------|---|---|-------------|-------|-------------|-------|----------------|---------|----------|-----------|-------|-----------|-------|--|
| 323 | RQ105201 | OCC_199 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SINGRAULI(N T)-ALLAHABAD(PG) (PG) CKT-1 | POWER GRID | D | Fixing of Insulation sleeve between Tower No.42B-42C and Insulator replacement at Loc.165 | 09/Oct/2022 | 08:00 | 09/Oct/2022 | 18:00 | | PLANNED | Approved | 09-Oct-22 | 08:00 | 09-Oct-22 | 18:00 | One ckt shutdown from Singrauli could be given at a time on Sunday |
| 324 | RQ105413 | OCC_199 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANPUR-BALLABHGARH (PG) CKT-1 | POWER GRID | D | FOR AMP WORK | 08/Oct/2022 | 08:00 | 08/Oct/2022 | 18:00 | | PLANNED | Approved | 08-Oct-22 | 08:00 | 08-Oct-22 | 18:00 | |
| 325 | RQ105199 | OCC_199 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SINGRAULI(N T)-ANPARA(UP) (PG) CKT-1 | POWER GRID | D | Fixing of Insulation sleeve between Tower No.42B-42C | 08/Oct/2022 | 08:00 | 08/Oct/2022 | 18:00 | | PLANNED | Approved | 08-Oct-22 | 08:00 | 08-Oct-22 | 18:00 | One ckt shutdown from Singrauli could be given at a time on Sunday |
| 326 | RQ105769 | OCC_199 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-BHIWADI (PG) CKT-2 | POWER GRID | C | For Over Head Crossing of 765 KV D/C (Hexa) Sikar-Aligarh Transmission line(Under Construction) | 08/Oct/2022 | 08:00 | 10/Oct/2022 | 18:00 | | PLANNED | Approved | 08-Oct-22 | 08:00 | 10-Oct-22 | 18:00 | No other continuous S/D from Agra will be given |
| 327 | RQ105768 | OCC_199 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-BHIWADI (PG) CKT-1 | POWER GRID | C | For Over Head Crossing of 765 KV D/C (Hexa) Sikar-Aligarh Transmission line(Under Construction) | 08/Oct/2022 | 08:00 | 10/Oct/2022 | 18:00 | | PLANNED | Approved | 08-Oct-22 | 08:00 | 10-Oct-22 | 18:00 | No other continuous S/D from Agra will be given |
| 328 | RQ105856 | OCC_199 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MOGA-JALANDHAR (PG) CKT-2 | POWER GRID | D | For TL AMP works with non-auto on 400kV Moga-Jalandhar ckt-1. | 07/Oct/2022 | 08:00 | 07/Oct/2022 | 18:00 | Kindly Approve | PLANNED | Approved | 07-Oct-22 | 08:00 | 07-Oct-22 | 18:00 | |
| 329 | RQ105352 | OCC_199 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHIWADI-GURGAON (PG) CKT-1 | POWER GRID | D | for fixing of pilot string & other maintenance work | 07/Oct/2022 | 08:00 | 08/Oct/2022 | 18:00 | | PLANNED | Approved | 07-Oct-22 | 08:00 | 08-Oct-22 | 18:00 | |
| 330 | RQ105401 | OCC_199 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHIWANI-HISSAR (PG) CKT-2 | POWER GRID | C | Stringing of 400 kV D/C Mahendragarh-Bhiwani TL at Loc.34/0-35/0 | 06/Oct/2022 | 08:00 | 07/Oct/2022 | 18:00 | | PLANNED | Approved | 06-Oct-22 | 08:00 | 07-Oct-22 | 18:00 | May be given Subject to necessary CEA clearance |

| | | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|------------------------------|--|------------|---|---|-------------|-------|-------------|-------|----------------|---------|----------|-----------|-------|-----------|-------|---|--------------------------|
| 331 | RQ105402 | OCC_199 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHIWANI-HISSAR (PG) CKT-3 | POWER GRID | C | Stringing of 400 kV D/C Mahendragarh-Bhiwani TL at Loc.34/0-35/0 | 06/Oct/2022 | 08:00 | 07/Oct/2022 | 18:00 | | PLANNED | Approved | 06-Oct-22 | 08:00 | 07-Oct-22 | 18:00 | May be given Subject to necessary CEA clearance | |
| 332 | RQ105855 | OCC_199 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MOGA-JALANDHAR (PG) CKT-1 | POWER GRID | D | For TL AMP works with non-auto on 400kV Moga-Jalandhar ckt-2. | 05/Oct/2022 | 08:00 | 05/Oct/2022 | 18:00 | Kindly Approve | PLANNED | Approved | 05-Oct-22 | 08:00 | 05-Oct-22 | 18:00 | | |
| 333 | RQ105122 | OCC_199 | rampur_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NATHPA JHAKRI(SJ)-RAMPUR HEP(SJ) (PG) CKT-2 | POWER GRID | D | To check the malfunctioning of SF6 gas sensor | 04/Oct/2022 | 09:00 | 04/Oct/2022 | 17:00 | | PLANNED | Approved | 04-Oct-22 | 09:00 | 04-Oct-22 | 17:00 | | |
| 334 | RQ105767 | OCC_199 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-BALLABGARH (PG) CKT-1 | POWER GRID | C | For Over Head Crossing of 765 KV D/C (Hexa) Sikar-Aligarh Transmission line(Under Construction) | 04/Oct/2022 | 08:00 | 06/Oct/2022 | 18:00 | | PLANNED | Approved | 04-Oct-22 | 08:00 | 06-Oct-22 | 18:00 | No other continuous S/D from Agra will be given | |
| 335 | RQ105121 | OCC_199 | rampur_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAMPUR HEP(SJ)-NALLAGARH(PG) (PG) CKT-2 | POWER GRID | D | To trim the tree branches in the vicinity of transmission line | 03/Oct/2022 | 09:00 | 03/Oct/2022 | 17:00 | | PLANNED | Rejected | | | | | | Powergrid denied consent |
| 336 | RQ105354 | OCC_199 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-BHIWADI (PG) CKT-2 | POWER GRID | C | For NHAI diversion work | 03/Oct/2022 | 08:00 | 17/Oct/2022 | 18:00 | | PLANNED | Approved | 03-Oct-22 | 08:00 | 17-Oct-22 | 18:00 | No other continuous S/D from Agra will be given | |
| 337 | RQ105353 | OCC_199 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-BHIWADI (PG) CKT-1 | POWER GRID | C | For NHAI diversion work | 03/Oct/2022 | 08:00 | 17/Oct/2022 | 18:00 | | PLANNED | Approved | 03-Oct-22 | 08:00 | 17-Oct-22 | 18:00 | No other continuous S/D from Agra will be given | |
| 338 | RQ105265 | OCC_199 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2 | POWER GRID | D | For pilot erection at Tower No.483 and attend other shut down nature work. | 03/Oct/2022 | 08:00 | 03/Oct/2022 | 18:00 | | PLANNED | Approved | 03-Oct-22 | 08:00 | 03-Oct-22 | 18:00 | | |

| | | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-------------------------------|---|------------|---|--|-------------|-------|-------------|-------|----------------|---------|----------|-----------|-------|-----------|-------|--|---------------------|
| 339 | RQ105421 | OCC_199 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV BALLABHGARH-MAHARANIBAGH (PG) CKT-1 | POWER GRID | C | For NHAI diversion work | 02/Oct/2022 | 08:00 | 15/Oct/2022 | 18:00 | | PLANNED | Approved | 02-Oct-22 | 08:00 | 15-Oct-22 | 18:00 | Subject to Delhi consent/Only one shutdown from Maharani Bagh would be given at a time | |
| 340 | RQ105420 | OCC_199 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV BALLABHGARH(PG)-NAWADA(HV) (PG) CKT-1 | POWER GRID | C | For NHAI diversion work | 02/Oct/2022 | 08:00 | 15/Oct/2022 | 18:00 | | PLANNED | Approved | 02-Oct-22 | 08:00 | 15-Oct-22 | 18:00 | Subject to Haryana consent and necessary CEA clearance | |
| 341 | RQ105193 | OCC_199 | slchr_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1 | POWER GRID | D | PG clamp replacement near 89L line isolator | 01/Oct/2022 | 10:00 | 01/Oct/2022 | 16:00 | | PLANNED | Approved | 01-Oct-22 | 10:00 | 01-Oct-22 | 16:00 | | |
| 342 | RQ105294 | OCC_199 | cpcc2_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2 | POWER GRID | C | "400KV Dulhasti Kishenpur -II is a Double circuit Line but stringing is done on one circuit only. Award has been placed for stringing on Circuit 2. under evacuation of Power from Pakaldul HEP in Chenab Valley HEPs. Shutdown is required to carryout stringing on circuit 2 " | 01/Oct/2022 | 09:00 | 31/Oct/2022 | 18:00 | Kindly Approve | PLANNED | Rejected | | | | | | NHPC denied consent |
| 343 | RQ105505 | OCC_199 | stuup_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV SINGRAULI(N T)-LUCKNOW(U P) (PG) CKT-1 | POWER GRID | D | For Upgradation of Bus Bar Protection Panel from E/M to Numerical Type (Connection of CT Bus Bar Protection Core) at Sarojini | 01/Oct/2022 | 09:00 | 01/Oct/2022 | 12:00 | | PLANNED | Approved | 01-Oct-22 | 09:00 | 01-Oct-22 | 12:00 | One ckt shutdown from Singrauli could be given at a time on Sunday | |
| 344 | RQ105140 | OCC_199 | cpcc3_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV KANPUR-BALLABHGARH (PG) CKT-1 | POWER GRID | D | A/R into non auto mode for Live Line OPGW Work | 01/Oct/2022 | 08:00 | 31/Oct/2022 | 18:00 | | PLANNED | Approved | 01-Oct-22 | 08:00 | 31-Oct-22 | 18:00 | | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-------------------------------|--|------------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 345 | RQ105360 | OCC_199 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV MAINPURI-BALLABHGAR H (PG) CKT-1 | POWER GRID | D | Line maintenance work eg.Tightening of loose condutor VD, Corona ring, arcing horn, jumper, string Hook etc | 01/Oct/2022 | 08:00 | 01/Oct/2022 | 18:00 | | PLANNED | Approved | 01-Oct-22 | 08:00 | 01-Oct-22 | 18:00 | |
| 346 | RQ105349 | OCC_199 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV DADRI(NT)-MAHARANIBAGH(PG) (PG) CKT-1 | POWER GRID | C | Charging of Bypass isolator by connecting the jumper from Dadri line to Bypass isolator arrangement | 01/Oct/2022 | 08:00 | 02/Oct/2022 | 18:00 | Kindly approve for dt 23.09.22 to 24.09.22 | PLANNED | Approved | 01-Oct-22 | 08:00 | 02-Oct-22 | 18:00 | Subject to Delhi consent/Only one shutdown from Maharani Bagh would be given at a time |
| 347 | RQ105351 | OCC_199 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV BALLABHGAR H-GURGAON (PG) CKT-1 | POWER GRID | D | REPLACEMENT OF FAULTY R-PHASE CLR POLYMER INSULATOR AND CC RING AT TOWER NO. 14 (FLASHED OVER OCCURED DURING A/R ON DATED 30.05.2022) | 01/Oct/2022 | 08:00 | 01/Oct/2022 | 18:00 | KINDLY APPROVE FOR DT 30.09.22 | PLANNED | Approved | 01-Oct-22 | 08:00 | 01-Oct-22 | 18:00 | |
| 348 | RQ105408 | OCC_199 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV BALLABHGAR H-MAHARANIBAGH (PG) CKT-1 | POWER GRID | C | Charging of Bypass isolator by connecting the jumper from Ballabgarh line to Bypass isolator arrangement | 01/Oct/2022 | 08:00 | 02/Oct/2022 | 18:00 | Kindly approve for dt 23.09.22 to 24.09.22 | PLANNED | Approved | 01-Oct-22 | 08:00 | 02-Oct-22 | 18:00 | Subject to Delhi consent/Only one shutdown from Maharani Bagh would be given at a time |
| 349 | RQ105893 | OCC_199 | cpcc2_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV CHAMBA-JALANDHAR (PG) CKT-2 | POWER GRID | D | Non-Auto mode required for OPGW installation works under ULDC scheme. | 01/Oct/2022 | 07:00 | 31/Oct/2022 | 18:00 | Kindly Approve | PLANNED | Approved | 01-Oct-22 | 07:00 | 31-Oct-22 | 18:00 | |
| 350 | RQ105892 | OCC_199 | cpcc2_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV CHAMBA-JALANDHAR (PG) CKT-1 | POWER GRID | D | Non-Auto mode required for OPGW installation works under ULDC scheme. | 01/Oct/2022 | 07:00 | 31/Oct/2022 | 18:00 | Kindly Approve | PLANNED | Approved | 01-Oct-22 | 07:00 | 31-Oct-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-------------------------------|--|--------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 351 | RQ105617 | OCC_199 | stuup_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV ORAI-PARICHA (UP) CKT-1 | UPPTCL | D | FOR PROTECTION TESTING | 29/Oct/2022 | 07:00 | 29/Oct/2022 | 18:00 | | PLANNED | Approved | 29-Oct-22 | 07:00 | 29-Oct-22 | 18:00 | |
| 352 | RQ105548 | OCC_199 | stuup_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV AGRA-UNNAO (UP) CKT-1 | UPPTCL | D | Jumper Tightening and other General Preventive Maintenance | 28/Oct/2022 | 09:00 | 31/Oct/2022 | 17:00 | | PLANNED | Approved | 28-Oct-22 | 09:00 | 31-Oct-22 | 17:00 | |
| 353 | RQ105547 | OCC_199 | stuup_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV PANKI-ALIGARH (UP) CKT-1 | UPPTCL | D | Preventive Maintenance of 400 KV Bay and Line. | 28/Oct/2022 | 08:00 | 31/Oct/2022 | 18:00 | | PLANNED | Approved | 28-Oct-22 | 08:00 | 31-Oct-22 | 18:00 | |
| 354 | RQ105614 | OCC_199 | stuup_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV BANDA-ORAI (UP) CKT-2 | UPPTCL | D | FOR PROTECTION TESTING | 28/Oct/2022 | 07:00 | 28/Oct/2022 | 18:00 | | PLANNED | Approved | 28-Oct-22 | 07:00 | 28-Oct-22 | 18:00 | |
| 355 | RQ105621 | OCC_199 | stuup_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV SARNATH-AZAMGARH (UP) CKT-1 | UPPTCL | D | Cleaning of Disc/Polymer insulator, removing bird beat, nest, kite & kit threads from line | 20/Oct/2022 | 10:00 | 21/Oct/2022 | 17:00 | | PLANNED | Approved | 20-Oct-22 | 10:00 | 21-Oct-22 | 17:00 | Subject to no other shutdown in Anpara/Sarnath complex |
| 356 | RQ105625 | OCC_199 | stuup_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV MUZAFFARNAGAR(UP)-VISHNUPRAYAG(JP) (UP) CKT-1 | UPPTCL | C | New Tower erection between tower No. 18 & 19 for maintaining ground clearance. | 17/Oct/2022 | 13:00 | 23/Oct/2022 | 18:00 | | PLANNED | Approved | 17-Oct-22 | 13:00 | 23-Oct-22 | 18:00 | Subject to UK consent |
| 357 | RQ105627 | OCC_199 | stuup_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV AGRA-FATEHBAD-MATHURA (UP) CKT-2 | UPPTCL | D | For Jumper Tightening and defective polymer replacement work | 17/Oct/2022 | 10:00 | 18/Oct/2022 | 17:00 | | PLANNED | Approved | 17-Oct-22 | 10:00 | 18-Oct-22 | 17:00 | |
| 358 | RQ105615 | OCC_199 | stuup_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV ORAI-MAINPURI (UP) CKT-1 | UPPTCL | D | for replacement of B-PHASE dropper JUMPER | 17/Oct/2022 | 07:00 | 17/Oct/2022 | 16:00 | | PLANNED | Approved | 17-Oct-22 | 07:00 | 17-Oct-22 | 16:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-------------------------------|---|--------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|---|
| 359 | RQ105626 | OCC_199 | stuup_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV ANPARA_B(UPUN)-MAU(UP) (UP) CKT-1 | UPPTCL | D | Cleaning of Disc/Polymer insulator, removing bird beat, nest, kite & kit threads from line | 16/Oct/2022 | 10:00 | 19/Oct/2022 | 17:00 | | PLANNED | Approved | 16-Oct-22 | 10:00 | 19-Oct-22 | 17:00 | Subject to no other shutdown in Anpara/Sarnath complex |
| 360 | RQ105647 | OCC_199 | stuup_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV BAREILLY-UNNAO (UP) CKT-1 | UPPTCL | C | Diversion Work of 400 KV Unnao-Bareilly Line due to Ganga Expressway (LUPEIDA) | 15/Oct/2022 | 08:00 | 21/Oct/2022 | 18:00 | | PLANNED | Approved | 15-Oct-22 | 08:00 | 21-Oct-22 | 18:00 | Subject to necessary CEA clearance and no other shutdown from both ends |
| 361 | RQ105616 | OCC_199 | stuup_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV ORAI-MAINPURI (UP) CKT-2 | UPPTCL | D | for replacement of R-PHASE dropper JUMPER | 15/Oct/2022 | 07:00 | 15/Oct/2022 | 16:00 | | PLANNED | Approved | 15-Oct-22 | 07:00 | 15-Oct-22 | 16:00 | |
| 362 | RQ105633 | OCC_199 | stuup_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV AGRA-FATEHBAD (UP) CKT-1 | UPPTCL | D | For Jumper Tightening and defective polymer replacement work | 14/Oct/2022 | 10:00 | 15/Oct/2022 | 17:00 | | PLANNED | Approved | 14-Oct-22 | 10:00 | 15-Oct-22 | 17:00 | |
| 363 | RQ105655 | OCC_199 | stuup_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV ANPARA_B(UPUN)-SARNATH(UP) (UP) CKT-2 | UPPTCL | D | 1. For complete Bay tightening and for testing of Event Logger alarm status. 2. Cleaning of Disc/Polymer insulator, removing bird beat, nest, kite & kit threads from line | 14/Oct/2022 | 09:00 | 15/Oct/2022 | 18:00 | During this shut down there is no power flow through aforesaid line. | PLANNED | Approved | 14-Oct-22 | 09:00 | 15-Oct-22 | 18:00 | Subject to no other shutdown in Anpara/Sarnath complex |
| 364 | RQ105638 | OCC_199 | stuup_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV ALAKNANDA GVK(UPC)-VISHNUPRAYAG(JP) (UP) CKT-1 | UPPTCL | C | For offline secure meter calibration at Alaknanda (Srinagar) end & new tower erection between tower No. 18 & 19 for maintaining ground clearance. | 12/Oct/2022 | 13:30 | 17/Oct/2022 | 11:00 | | PLANNED | Approved | 12-Oct-22 | 13:30 | 17-Oct-22 | 11:00 | Subject to UK consent |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-------------------------------|--|--------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 365 | RQ105639 | OCC_199 | stuup_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV ALAKNANDA GVK(UPC)-MUZAFFARNAGAR (UP) CKT-1 | UPPTCL | D | For offline secure meter calibration at Alaknanda (Srinagar) end & replacing of flash over polymer at tower No. 642 | 12/Oct/2022 | 08:00 | 12/Oct/2022 | 13:00 | | PLANNED | Approved | 12-Oct-22 | 08:00 | 12-Oct-22 | 13:00 | |
| 366 | RQ105545 | OCC_199 | stuup_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV BAREILLY-UNNAO (UP) CKT-2 | UPPTCL | D | for dismantling of bushings of 50 MVAR line reactor II , (clearance required from jack bus) and maintenace of 400kv bareilly unnao ckt ii , R phase bus -I pantograph isolator | 12/Oct/2022 | 08:00 | 12/Oct/2022 | 18:00 | shutdown is required along with 400kv main bus I | PLANNED | Approved | 12-Oct-22 | 08:00 | 12-Oct-22 | 18:00 | |
| 367 | RQ105620 | OCC_199 | stuup_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV TANDA(NT)-AZAMGARH(UP) (UP) CKT-1 | UPPTCL | D | For Attending Hot Point and pre-festival maintenance at 400kV SS Azamgarh | 11/Oct/2022 | 09:00 | 11/Oct/2022 | 17:00 | | PLANNED | Approved | 11-Oct-22 | 09:00 | 11-Oct-22 | 17:00 | |
| 368 | RQ105654 | OCC_199 | stuup_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV ANPARA-SARNATH (UP) CKT-1 | UPPTCL | D | 1. For attending hot points on jack Bus of C.T. Gantry and for testing of Event Logger alarm status.. 2.Cleaning of Disc/Polymer insulator, removing bird beat, nest, kite & kit threads from line | 11/Oct/2022 | 09:00 | 12/Oct/2022 | 18:00 | During this shut down there is no power flow through aforesaid line. | PLANNED | Approved | 11-Oct-22 | 09:00 | 12-Oct-22 | 18:00 | Subject to no other shutdown in Anpara/Sarnath complex |
| 369 | RQ105635 | OCC_199 | stuup_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV PANKI-ALIGARH (UP) CKT-1 | UPPTCL | D | Jumper Tightening and other General Preventive Maintenance | 10/Oct/2022 | 09:00 | 13/Oct/2022 | 17:00 | | PLANNED | Approved | 10-Oct-22 | 09:00 | 13-Oct-22 | 17:00 | |
| 370 | RQ105640 | OCC_199 | stuup_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV MUZAFFARNAGAR-ATAUR (UP) CKT-1 | UPPTCL | D | fixing missing earthwire, vibration damper , lopping chopping of trees and jumper tightning work | 10/Oct/2022 | 08:00 | 14/Oct/2022 | 17:00 | | PLANNED | Approved | 10-Oct-22 | 08:00 | 14-Oct-22 | 17:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|------------------------------|---|--------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 371 | RQ105218 | OCC_199 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MAINPURI(UP)-MAINPURI(PG) (UP) CKT-1 | UPPTCL | D | AMP work | 07/Oct/2022 | 10:00 | 07/Oct/2022 | 17:00 | | PLANNED | Approved | 07-Oct-22 | 10:00 | 07-Oct-22 | 17:00 | |
| 372 | RQ105641 | OCC_199 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAREILLY-UNNAO (UP) CKT-1 | UPPTCL | D | for taking new 63 mvar line reactor in circuit in place of defective 50 mvar line reactor I | 06/Oct/2022 | 08:00 | 06/Oct/2022 | 18:00 | new element (63 mvar-i line reactor) will be taken into circuit | PLANNED | Approved | 06-Oct-22 | 08:00 | 06-Oct-22 | 18:00 | |
| 373 | RQ105628 | OCC_199 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV REWAROAD-PANKI (UP) CKT-1 | UPPTCL | D | Bay Tightening. | 05/Oct/2022 | 10:00 | 05/Oct/2022 | 17:00 | | PLANNED | Approved | 05-Oct-22 | 10:00 | 05-Oct-22 | 17:00 | |
| 374 | RQ105812 | OCC_199 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ATAUR-HAPUR (UP) CKT-1 | UPPTCL | D | Construction of 400 KV D/C Muradnagar Simbhavali Transmission Line (under PMSTL TBCB project) | 03/Oct/2022 | 08:00 | 04/Oct/2022 | 18:00 | KINDLY APPROVE FOR DT 28.09,22 TO 29.09.22 | PLANNED | Approved | 03-Oct-22 | 08:00 | 04-Oct-22 | 18:00 | |
| 375 | RQ105813 | OCC_199 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ATAUR-HAPUR (UP) CKT-2 | UPPTCL | D | Construction of 400 KV D/C Muradnagar Simbhavali Transmission Line (under PMSTL TBCB project) | 03/Oct/2022 | 08:00 | 04/Oct/2022 | 18:00 | KINDLY APPROVE FOR DT 28.09,22 TO 29.09.22 | PLANNED | Approved | 03-Oct-22 | 08:00 | 04-Oct-22 | 18:00 | |
| 376 | RQ105500 | OCC_199 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV UNNAO-LUCKNOW (UP) CKT-1 | UPPTCL | C | Line Diversion and Height raising work for Ganga Expressway | 01/Oct/2022 | 10:00 | 15/Oct/2022 | 17:00 | Shut down is urgent to complete only left over work of diversion of Line | PLANNED | Approved | 01-Oct-22 | 10:00 | 15-Oct-22 | 17:00 | Subject to no other shutdown from both ends/Subject to CEA clearance |
| 377 | RQ105810 | OCC_199 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ATAUR-MURADNAGAR_1 (UP) CKT-1 | UPPTCL | D | Construction of 400 KV D/C Muradnagar Simbhavali Transmission Line (under PMSTL TBCB project) | 01/Oct/2022 | 08:00 | 02/Oct/2022 | 18:00 | KINDLY APPROVE FOR DT 23.09,22 TO 24.09.22 | PLANNED | Approved | 01-Oct-22 | 08:00 | 02-Oct-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|--------------|---------|-----------|------------------------------------|---|-------------------|---|---|-------------|-------|-------------|-------|---|---------|----------|-----------|-------|-----------|-------|--|
| 378 | RQ10581 1 | OCC_199 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MUZAFFARNAGAR-ATAUR (UP) CKT-1 | UPPTCL | D | Construction of 400 KV D/C Muradnagar Simbhavali Transmission Line (under PMSTL TBCB project) | 01/Oct/2022 | 08:00 | 02/Oct/2022 | 18:00 | KINDLY APPROVE FOR DT 23.09.22 TO 24.09.22 | PLANNED | Approved | 01-Oct-22 | 08:00 | 02-Oct-22 | 18:00 | |
| 379 | RQ10564 2 | OCC_199 | stuuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAREILLY-UNNAO (UP) CKT-1 | UPPTCL | D | for bushing erection of 63 mvar line reactor - I in place of defective 50 mvar line reactor I (which is already out of ckt) . | 01/Oct/2022 | 08:00 | 01/Oct/2022 | 18:00 | shutdown is required for erection of bushing , as clearance is required for jack bus of 400kv bareilly-unnao ckt -I | PLANNED | Approved | 01-Oct-22 | 08:00 | 01-Oct-22 | 18:00 | |
| 380 | RQ10523 2 | OCC_199 | slchr_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NEEMRANA(PG)- DHANODA(HV) (GPTL) CKT-2 | GPTL | D | To verify BI, BO & Protection signals in SAS | 28/Oct/2022 | 08:00 | 28/Oct/2022 | 18:00 | | PLANNED | Approved | 28-Oct-22 | 08:00 | 28-Oct-22 | 18:00 | |
| 381 | RQ10523 1 | OCC_199 | slchr_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NEEMRANA(PG)- DHANODA(HV) (GPTL) CKT-1 | GPTL | D | To verify BI, BO & Protection signals in SAS | 27/Oct/2022 | 09:00 | 27/Oct/2022 | 18:00 | | PLANNED | Approved | 27-Oct-22 | 09:00 | 27-Oct-22 | 18:00 | |
| 382 | RQ10567 2 | OCC_199 | slcdv_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAWANA-MUNDKA (DV) CKT-2 | DTL | D | Tan delta testing of line CVT and CB ,CT of Bay no 417 & 418 | 28/Oct/2022 | 07:00 | 28/Oct/2022 | 14:00 | load shall be shared to 400kv Bawana - Mundka-I | PLANNED | Approved | 28-Oct-22 | 07:00 | 28-Oct-22 | 14:00 | |
| 383 | RQ10542 3 | OCC_199 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAWANA(DV) - MAHARANIBAGH(PG) (DTL) CKT-2 | DTL | D | for removing Kite threads and attending Shutdown defects | 01/Oct/2022 | 08:00 | 01/Oct/2022 | 18:00 | Kindly approve for dt 23.09.22 | PLANNED | Approved | 01-Oct-22 | 08:00 | 01-Oct-22 | 18:00 | Subject to Delhi consent/Only one shutdown from Maharani Bagh would be given at a time |
| 384 | RQ10567 5 | OCC_199 | slcdv_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JHATIKARA(PG)- MUNDKA(DV) (PG) CKT-2 | POWER GRID,DTL | D | Tan delta testing of line CVT and CB ,CT of Bay no 403 | 27/Oct/2022 | 07:00 | 27/Oct/2022 | 10:00 | load shall be shared to 400kv Mundka-Jhatikara ckt-I | PLANNED | Approved | 27-Oct-22 | 5:00 | 27-Oct-22 | 10:00 | Subject to Delhi consent/Could be taken from 0500 to 1000 Hrs on weekend |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-------------------------------|---|-----------------|---|--|-------------|-------|-------------|-------|--------------------------------|---------|----------|-----------|-------|-----------|-------|--|
| 385 | RQ105374 | OCC_199 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV JHATIKARA(PG)-MUNDKA(DV) (PG) CKT-2 | POWER GRID,DTL | C | 417 TIE BAY 89B ISOLATOR RETROFITMENT (LINE DROPPER JUMPER ISOLATOR) | 14/Oct/2022 | 08:00 | 16/Oct/2022 | 18:00 | | PLANNED | Approved | 14-Oct-22 | 5:00 | 16-Oct-22 | 18:00 | Subject to Delhi consent/Could be taken from 0500 to 1000 Hrs on weekend |
| 386 | RQ105373 | OCC_199 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV JHATIKARA(PG)-MUNDKA(DV) (DTL) CKT-1 | POWER GRID,DTL | C | 414 TIE BAY 89B ISOLATOR RETROFITMENT (LINE DROPPER JUMPER ISOLATOR) | 11/Oct/2022 | 08:00 | 13/Oct/2022 | 18:00 | | PLANNED | Approved | 11-Oct-22 | 5:00 | 13-Oct-22 | 18:00 | Subject to Delhi consent/Could be taken from 0500 to 1000 Hrs on weekend |
| 387 | RQ105416 | OCC_199 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV MANDOLA(PG)-MAHARANIBAGH(PG) (DTL) CKT-1 | POWER GRID,DTL | D | replacement of old wsi make ct of main bay 406 | 03/Oct/2022 | 08:00 | 04/Oct/2022 | 18:00 | | PLANNED | Approved | 03-Oct-22 | 08:00 | 04-Oct-22 | 18:00 | Subject to Delhi consent/Only one shutdown from Maharani Bagh would be given at a time |
| 388 | RQ105422 | OCC_199 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV BAWANA(DV)-MAHARANIBAGH(PG) (DTL) CKT-1 | POWER GRID,DTL | D | for removing Kite threads and attending Shutdown defects | 02/Oct/2022 | 08:00 | 02/Oct/2022 | 18:00 | Kindly approve for dt 24.09.22 | PLANNED | Approved | 02-Oct-22 | 08:00 | 02-Oct-22 | 18:00 | Subject to Delhi consent/Only one shutdown from Maharani Bagh would be given at a time |
| 389 | RQ105425 | OCC_199 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV MANDOLA(PG)-MAHARANIBAGH(PG) (DTL) CKT-2 | POWER GRID,DTL | D | for removing Kite threads and attending Shutdown defects | 02/Oct/2022 | 08:00 | 02/Oct/2022 | 18:00 | Kindly approve for dt 24.09.22 | PLANNED | Approved | 02-Oct-22 | 08:00 | 02-Oct-22 | 18:00 | Subject to Delhi consent/Only one shutdown from Maharani Bagh would be given at a time |
| 390 | RQ105424 | OCC_199 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV MANDOLA(PG)-MAHARANIBAGH(PG) (DTL) CKT-1 | POWER GRID,DTL | D | for removing Kite threads and attending Shutdown defects | 01/Oct/2022 | 08:00 | 01/Oct/2022 | 18:00 | Kindly approve for dt 23.09.22 | PLANNED | Approved | 01-Oct-22 | 08:00 | 01-Oct-22 | 18:00 | Subject to Delhi consent/Only one shutdown from Maharani Bagh would be given at a time |
| 391 | RQ105415 | OCC_199 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV MANDOLA(PG)-MAHARANIBAGH(PG) (DTL) CKT-1 | POWER GRID,DTL | D | replacement of old wsi make ct of main bay 404 | 01/Oct/2022 | 08:00 | 02/Oct/2022 | 14:00 | | PLANNED | Approved | 01-Oct-22 | 08:00 | 02-Oct-22 | 14:00 | Subject to Delhi consent/Only one shutdown from Maharani Bagh would be given at a time |
| 392 | RQ105363 | OCC_199 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV FATEHGARH_I(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2 | POWER GRID,FBTL | D | For pending construction related works | 26/Oct/2022 | 17:00 | 26/Oct/2022 | 23:00 | | PLANNED | Approved | 26-Oct-22 | 17:00 | 26-Oct-22 | 23:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-------------------------------|---|--------------------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|---|
| 393 | RQ105362 | OCC_199 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV FATEHGARH_I(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1 | POWER GRID,F BTL | D | For pending construction related works | 24/Oct/2022 | 17:00 | 24/Oct/2022 | 23:00 | | PLANNED | Approved | 24-Oct-22 | 17:00 | 24-Oct-22 | 23:00 | |
| 394 | RQ105236 | OCC_199 | slchr_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV MAHINDERGARH(APL)-DHANODA(HV) (ATIL) CKT-2 | ATIL | D | To verify BI, BO & Protection signals in SAS | 22/Oct/2022 | 09:00 | 22/Oct/2022 | 19:00 | | PLANNED | Approved | 22-Oct-22 | 09:00 | 22-Oct-22 | 19:00 | HVDC to be restricted to 1700 MW. ATC Curtailment of 200-250 MW |
| 395 | RQ105240 | OCC_199 | slchr_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV MAHINDERGARH(APL)-DHANODA(HV) (ATIL) CKT-1 | ATIL | D | To verify BI, BO & Protection signals in SAS | 21/Oct/2022 | 09:00 | 21/Oct/2022 | 19:00 | | PLANNED | Approved | | | | | May club with sl 396 |
| 396 | RQ105235 | OCC_199 | slchr_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV MAHINDERGARH(APL)-DHANODA(HV) (ATIL) CKT-1 | ATIL | C | For attending gas leakage, dismantling of breaker is required | 12/Oct/2022 | 09:00 | 13/Oct/2022 | 23:00 | | PLANNED | Approved | 12-Oct-22 | 09:00 | 13-Oct-22 | 23:00 | HVDC to be restricted to 1700 MW. ATC Curtailment of 200-250 MW |
| 397 | RQ105632 | OCC_199 | stuup_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV AGRA(UP)-AGRA FATEHBAD(U P) (PG) CKT-2 | POWER GRID,U PPTCL | D | For Jumper Tightening work | 20/Oct/2022 | 10:00 | 20/Oct/2022 | 17:00 | | PLANNED | Approved | 20-Oct-22 | 10:00 | 20-Oct-22 | 17:00 | |
| 398 | RQ105629 | OCC_199 | stuup_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV AGRA(PG)-AGRA FATEHBAD(U P) (PG) CKT-1 | POWER GRID,U PPTCL | D | For Jumper Tightening work | 19/Oct/2022 | 10:00 | 19/Oct/2022 | 17:00 | | PLANNED | Approved | 19-Oct-22 | 10:00 | 19-Oct-22 | 17:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|------------|-------------------------------|---|--------------------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|---|
| 399 | RQ105552 | OCC_199 | stuup_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV GR.NOIDA(UP C)- NAWADA(HV) (PG) CKT-1 | POWER GRID,U PPTCL | D | For routine testing work | 07/Oct/2022 | 10:30 | 07/Oct/2022 | 15:00 | There will be no any supply interruption due to this shut down.Load of sub station will be feed through 400KV Dadri line and 400KV greater Noida to 400KV (765KV S/S) Greater Noida Ckt-I&II. | PLANNED | Approved | 07-Oct-22 | 10:30 | 07-Oct-22 | 15:00 | Subject to consent of Haryana and no other shutdown from Nawada end |
| 400 | RQ105211 | OCC_199 | cpcc3_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV AGRA(UP)- AGRA FATEHBAD(UP) (PG) CKT-2 | POWER GRID,U PPTCL | D | Jumper replacement work at Loc no.52 | 07/Oct/2022 | 09:00 | 07/Oct/2022 | 18:00 | | PLANNED | Approved | 07-Oct-22 | 09:00 | 07-Oct-22 | 18:00 | |
| 401 | RQ105118 | OCC_199 | indigrd_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV AMARGARH(NRSS XXIX)- SAMBA(PG) (NRSS XXIX) CKT-2 | NRSS XXIX | D | Shut Down defect Rectification work as per annual plan | 20/Oct/2022 | 09:00 | 20/Oct/2022 | 18:00 | Annual Maintenance | PLANNED | Approved | 20-Oct-22 | 09:00 | 20-Oct-22 | 18:00 | |
| 402 | RQ105117 | OCC_199 | indigrd_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV AMARGARH(NRSS XXIX)- SAMBA(PG) (NRSS XXIX) CKT-1 | NRSS XXIX | D | Shut Down defect Rectification work as per annual plan | 19/Oct/2022 | 09:00 | 19/Oct/2022 | 18:00 | A/R off of Amargarh-Sambha Ckt-2 required | PLANNED | Approved | 19-Oct-22 | 09:00 | 19-Oct-22 | 18:00 | |
| 403 | RQ105848 | OCC_199 | cpcc2_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV AMARGARH(NRSS XXIX)- SAMBA(PG) (NRSS XXIX) CKT-2 | NRSS XXIX | D | For taking LR in service at Samba end. | 04/Oct/2022 | 16:30 | 04/Oct/2022 | 17:00 | Kindly Approve | PLANNED | Approved | 04-Oct-22 | 16:30 | 04-Oct-22 | 17:00 | |
| 404 | RQ105847 | OCC_199 | cpcc2_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV AMARGARH(NRSS XXIX)- SAMBA(PG) (NRSS XXIX) CKT-2 | NRSS XXIX | D | For taking out LR at Samba end. | 04/Oct/2022 | 09:00 | 04/Oct/2022 | 09:30 | Kindly Approve | PLANNED | Approved | 04-Oct-22 | 09:00 | 04-Oct-22 | 09:30 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|------------|-------------------------------|--|--------------------|---|--|-------------|-------|-------------|-------|--------------------|---------|----------|-----------|-------|-----------|-------|--|
| 405 | RQ105846 | OCC_199 | cpcc2_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV AMARGARH(NRSS XXIX)-SAMBA(PG) (NRSS XXIX) CKT-1 | NRSS XXIX | D | For taking LR in service at Samba end. | 03/Oct/2022 | 16:00 | 03/Oct/2022 | 16:30 | Kindly Approve | PLANNED | Approved | 03-Oct-22 | 16:00 | 03-Oct-22 | 16:30 | |
| 406 | RQ105844 | OCC_199 | cpcc2_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV AMARGARH(NRSS XXIX)-SAMBA(PG) (NRSS XXIX) CKT-1 | NRSS XXIX | D | For taking out LR at Samba end. | 03/Oct/2022 | 09:00 | 03/Oct/2022 | 09:30 | Kindly Approve | PLANNED | Approved | 03-Oct-22 | 09:00 | 03-Oct-22 | 09:30 | |
| 407 | RQ105116 | OCC_199 | indigrd_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV PATRAN(PATR)-KAITHAL(PG) (PATRAN) CKT-1 | POWER GRID,P ATRAN | D | LA,CVT,WT AMP Work in associated Bays | 20/Oct/2022 | 08:00 | 20/Oct/2022 | 20:00 | Annual Maintenance | PLANNED | Approved | 20-Oct-22 | 08:00 | 20-Oct-22 | 20:00 | |
| 408 | RQ105115 | OCC_199 | indigrd_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV PATRAN(PATR)-KAITHAL(PG) (PATRAN) CKT-2 | POWER GRID,P ATRAN | D | LA,CVT,WT AMP Work in associated Bays | 18/Oct/2022 | 08:00 | 18/Oct/2022 | 20:00 | Annual Maintenance | PLANNED | Approved | 18-Oct-22 | 08:00 | 18-Oct-22 | 20:00 | |
| 409 | RQ105113 | OCC_199 | indigrd_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV PATIALA(PG)-PATRAN(PATR) (PATRAN) CKT-2 | POWER GRID,P ATRAN | D | LA,CVT,WT AMP Work in associated Bays | 17/Oct/2022 | 08:00 | 17/Oct/2022 | 20:00 | Annual Maintenance | PLANNED | Approved | 17-Oct-22 | 08:00 | 17-Oct-22 | 20:00 | |
| 410 | RQ105262 | OCC_199 | cpcc3_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV GORAKHPUR(PG)-LUCKNOW_1(PG) (PL) CKT-2 | POWER LINK | D | AMP work | 19/Oct/2022 | 09:00 | 19/Oct/2022 | 17:00 | | PLANNED | Approved | 19-Oct-22 | 09:00 | 19-Oct-22 | 17:00 | |
| 411 | RQ105203 | OCC_199 | cpcc3_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV FATEHPUR(PG)-UNCHAHAH(N TB) (PUTL) CKT-2 | PUTL | D | Line and bay AMP work | 19/Oct/2022 | 08:00 | 19/Oct/2022 | 18:00 | | PLANNED | Approved | 19-Oct-22 | 08:00 | 19-Oct-22 | 18:00 | |
| 412 | RQ105558 | OCC_199 | sldcrs_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV BHILWARA-CHITTORGARH (RS) CKT-2 | RRVPN L | D | Routine maintenance of 400 KV Bhilwara-Chittorgarh Ckt-2 Bay & ASSOCIATED BAY EQUIPMENTS at both end | 17/Oct/2022 | 08:00 | 17/Oct/2022 | 18:00 | | PLANNED | Approved | 17-Oct-22 | 08:00 | 17-Oct-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|-------------------------------|---|--------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 413 | RQ105624 | OCC_199 | sldcrs_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV BARMER(RS)-RAJWEST(RW) (RS) CKT-1 | RRVPNL | D | Planned maintenance | 15/Oct/2022 | 08:00 | 15/Oct/2022 | 18:00 | | PLANNED | Approved | 15-Oct-22 | 08:00 | 15-Oct-22 | 18:00 | |
| 414 | RQ105567 | OCC_199 | sldcrs_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV MERTA-RATANGARH (RS) CKT-1 | RRVPNL | D | Maintenance work of bay equipments , isolators and testing work of bay equipments. | 15/Oct/2022 | 08:00 | 15/Oct/2022 | 18:00 | | PLANNED | Approved | 15-Oct-22 | 08:00 | 15-Oct-22 | 18:00 | |
| 415 | RQ105623 | OCC_199 | sldcrs_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV RAJWEST(RW)-JODHPUR (RS) CKT-1 | RRVPNL | D | Planned maintenance | 14/Oct/2022 | 08:00 | 14/Oct/2022 | 18:00 | | PLANNED | Approved | 14-Oct-22 | 08:00 | 14-Oct-22 | 18:00 | |
| 416 | RQ105564 | OCC_199 | sldcrs_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-2 | RRVPNL | D | Maintenance work of bay equipments , isolators and testing work of bay equipments. | 14/Oct/2022 | 08:00 | 14/Oct/2022 | 18:00 | | PLANNED | Approved | 14-Oct-22 | 08:00 | 14-Oct-22 | 18:00 | |
| 417 | RQ105622 | OCC_199 | sldcrs_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV RAJWEST(RW)-KANKANI (RS) CKT-1 | RRVPNL | D | Planned maintenance | 13/Oct/2022 | 08:00 | 13/Oct/2022 | 18:00 | | PLANNED | Approved | 13-Oct-22 | 08:00 | 13-Oct-22 | 18:00 | |
| 418 | RQ105563 | OCC_199 | sldcrs_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-1 | RRVPNL | D | Maintenance work of bay equipments , isolators and testing work of bay equipments. | 12/Oct/2022 | 08:00 | 12/Oct/2022 | 18:00 | | PLANNED | Approved | 12-Oct-22 | 08:00 | 12-Oct-22 | 18:00 | |
| 419 | RQ105553 | OCC_199 | sldcrs_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV BIKANER(RS)-DEEDWANA(MTS) (RS) CKT-1 | RRVPNL | C | Shutdown required for shifting of T/L works due to construction of Nataional Highway Amritsar - Jamnagar T/L under Bharatmala project of PIU - | 11/Oct/2022 | 08:00 | 18/Oct/2022 | 18:00 | | PLANNED | Approved | 11-Oct-22 | 08:00 | 18-Oct-22 | 18:00 | Subject to necessary CEA clearance/PTCC clearance/Rajasthan must ensure supply at Deedwana and other lines healthiness in this complex |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|-------------------------------|---|------------------------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 420 | RQ105576 | OCC_199 | sldcrs_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV BHILWARA-CHITTORGARH (RS) CKT-1 | RRVPNL | D | Routine maintenance of 400 KV Bhilwara-Chittorgarh Ckt-1 Bay & ASSOCIATED BAY EQUIPMENTS | 11/Oct/2022 | 08:00 | 11/Oct/2022 | 18:00 | | PLANNED | Approved | 11-Oct-22 | 08:00 | 11-Oct-22 | 18:00 | |
| 421 | RQ105556 | OCC_199 | sldcrs_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV BHADLA-JODHPUR (RS) CKT-1 | RRVPNL | C | As per patrolling report of M/s Ramelex Pvt Ltd Pune for the M/o June-2022 Jumper Nut Bolt Missing , Loosening , Need to be Tightened at various | 04/Oct/2022 | 06:00 | 12/Oct/2022 | 20:00 | | PLANNED | Approved | 04-Oct-22 | 17:00 | 12-Oct-22 | 23:00 | |
| 422 | RQ105557 | OCC_199 | sldcrs_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV BHADLA-MERTA (RS) CKT-1 | RRVPNL | C | As per patrolling report of M/s Ramelex Pvt Ltd Pune for the M/o June-2022 Jumper Nut Bolt Missing , Loosening , Need to be Tightened at various | 04/Oct/2022 | 06:00 | 12/Oct/2022 | 20:00 | | PLANNED | Approved | 04-Oct-22 | 17:00 | 12-Oct-22 | 23:00 | |
| 423 | RQ105566 | OCC_199 | sldcrs_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV HEERAPURA-HINDAUN (RS) CKT-1 | RRVPNL | C | Completion of raising / shifting work of above line at tower/Loc. No.307 to 308 (channel No.191+650) | 01/Oct/2022 | 08:00 | 18/Oct/2022 | 18:00 | | PLANNED | Approved | 01-Oct-22 | 08:00 | 18-Oct-22 | 18:00 | Subject to revival of Chaabra-Hindaun/CEA compliance |
| 424 | RQ105562 | OCC_199 | sldcrs_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV SURATGARH(RVUN)-BIKANER(RS) (RS) CKT-1 | RRVPNL | C | Shutdown for Shifting/Modification work at tower location 222 to 224 of 400 kV S/C Bikaner-STPS Line. (Under deposit work of NHAJ Supervision by RVPNL) | 01/Oct/2022 | 08:00 | 15/Oct/2022 | 18:00 | | PLANNED | Approved | 01-Oct-22 | 08:00 | 15-Oct-22 | 18:00 | Subject to necessary CEA compliance |
| 425 | RQ105273 | OCC_199 | cpcc3_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV BAREILLY-MEERUT (PG) CKT-2 | POWER LINK, POWER GRID | D | AMP of Line equipments and Protection Testing | 15/Oct/2022 | 10:00 | 15/Oct/2022 | 16:00 | | PLANNED | Approved | 15-Oct-22 | 10:00 | 15-Oct-22 | 16:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|--------------|---------|-----------|---|--|---------------------------------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 426 | RQ10527 2 | OCC_199 | cpcc3_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV BAREILLY(UP) - BAREILLY(PG) (PG) CKT-2 | POWER LINK,P OWER GRID | D | Retrofitment of PLCC | 13/Oct/2022 | 12:00 | 13/Oct/2022 | 16:00 | | PLANNED | Approved | 13-Oct-22 | 12:00 | 13-Oct-22 | 16:00 | |
| 427 | RQ10527 1 | OCC_199 | cpcc3_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV BAREILLY(UP) - BAREILLY(PG) (PG) CKT-1 | POWER LINK,P OWER GRID | D | Retrofitment of PLCC | 11/Oct/2022 | 12:00 | 11/Oct/2022 | 16:00 | | PLANNED | Approved | 11-Oct-22 | 12:00 | 11-Oct-22 | 16:00 | |
| 428 | RQ10581 7 | OCC_199 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV BAREILLY- MEERUT (PG) CKT-2 | POWER LINK,P OWER GRID | D | Construction of 400 KV D/C Muradnagar Simbhavali Transmission Line (under PMSTL TBCB project) | 05/Oct/2022 | 08:00 | 06/Oct/2022 | 18:00 | KINDLY APPROVE FOR DT 26.09,22 TO 24709.22 | PLANNED | Approved | 05-Oct-22 | 08:00 | 06-Oct-22 | 18:00 | |
| 429 | RQ10581 6 | OCC_199 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV BAREILLY- MEERUT (PG) CKT-1 | POWER LINK,P OWER GRID | D | Construction of 400 KV D/C Muradnagar Simbhavali Transmission Line (under PMSTL TBCB project) | 05/Oct/2022 | 08:00 | 06/Oct/2022 | 18:00 | KINDLY APPROVE FOR DT 26.09,22 TO 27.09.22 | PLANNED | Approved | 05-Oct-22 | 08:00 | 06-Oct-22 | 18:00 | |
| 430 | RQ10563 4 | OCC_199 | stuup_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV MORADABAD (UP)- KASHIPUR(UK) (UK) CKT-1 | PTCUL | D | Annual Routine testing of protection system and tightening of clamps & connector of complete bay | 15/Oct/2022 | 09:00 | 15/Oct/2022 | 18:00 | | PLANNED | Approved | 15-Oct-22 | 09:00 | 15-Oct-22 | 18:00 | |
| 431 | RQ10517 6 | OCC_199 | sldcuk_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV RISHIKESH(UK)- NEHTAUR(UP) (UK) CKT-1 | PTCUL | D | preventive maintenance of substation/Lines before diwali | 07/Oct/2022 | 10:00 | 07/Oct/2022 | 17:00 | | PLANNED | Approved | 07-Oct-22 | 10:00 | 07-Oct-22 | 17:00 | |
| 432 | RQ10538 0 | OCC_199 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV SIKAR(PG)- BABAI(RS) (NRSS36) CKT-1 | POWER GRID,N RSS36 | D | AMP OF LINE BAY EQUIPMENT | 12/Oct/2022 | 08:00 | 12/Oct/2022 | 18:00 | | PLANNED | Approved | 12-Oct-22 | 08:00 | 12-Oct-22 | 18:00 | |
| 433 | RQ10537 2 | OCC_199 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV GURGAON(PG)-SOHNA ROAD (GPTL) (GPTL) CKT-1 | GPTL,P OWER GRID | D | AMP of Bay and Line Equipment | 11/Oct/2022 | 10:00 | 11/Oct/2022 | 18:00 | | PLANNED | Approved | 11-Oct-22 | 10:00 | 11-Oct-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|-------------------------------|---|-------------------|---|---|-------------|-------|-------------|-------|----------------|---------|----------|-----------|-------|-----------|-------|------------------------------|
| 434 | RQ105350 | OCC_199 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV GURGAON(PG)-SOHNA ROAD (GPTL) (GPTL) CKT-1 | GPTL, POWER GRID | D | for fixing of pilot string & other maintenance work | 07/Oct/2022 | 08:00 | 08/Oct/2022 | 18:00 | | PLANNED | Approved | 07-Oct-22 | 08:00 | 08-Oct-22 | 18:00 | |
| 435 | RQ105922 | OCC_199 | bbmb_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV BHIWANI(BB)-RAJPURA(PG) (PG) CKT-1 | POWER GRID, BMB | C | Erection, Stringing & sagging of new Towers in place of Tower No. 888-889 as Deposit Work of Northern Railways Subject to forest clearance of ROW by Railway & Pre-foggy Mtc. | 10/Oct/2022 | 08:00 | 21/Oct/2022 | 18:00 | | PLANNED | Approved | 10-Oct-22 | 08:00 | 21-Oct-22 | 18:00 | Subject to Punjab/PG consent |
| 436 | RQ105177 | OCC_199 | sldcuk_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV ROORKEE(PG) - RISHIKESH(UK) (PG) CKT-1 | POWER GRID, PTCUL | D | preventive maintenance of substation/Lines before diwali | 08/Oct/2022 | 10:00 | 08/Oct/2022 | 17:00 | | PLANNED | Approved | 08-Oct-22 | 10:00 | 08-Oct-22 | 17:00 | |
| 437 | RQ105878 | OCC_199 | cpcc2_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV NAKODAR(PG)-MAKHU(PG) (PS) CKT-1 | PSTCL | D | SD required for re-installation of Aviation Globules after installation of OPGW under ULDC scheme. Non Auto mode is required on 400kV Makhu-Nakodar ckt-2. | 06/Oct/2022 | 07:00 | 07/Oct/2022 | 18:00 | Kindly Approve | PLANNED | Approved | 06-Oct-22 | 07:00 | 07-Oct-22 | 18:00 | |
| 438 | RQ105876 | OCC_199 | cpcc2_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV NAKODAR(PG)-MAKHU(PG) (PS) CKT-2 | PSTCL | D | Non-Auto mode required for OPGW installation works under ULDC scheme. | 01/Oct/2022 | 07:00 | 31/Oct/2022 | 18:00 | Kindly Approve | PLANNED | Approved | 01-Oct-22 | 07:00 | 31-Oct-22 | 18:00 | |
| 439 | RQ105875 | OCC_199 | cpcc2_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV NAKODAR(PG)-MAKHU(PG) (PS) CKT-1 | PSTCL | D | Non-Auto mode required for OPGW installation works under ULDC scheme. | 01/Oct/2022 | 07:00 | 31/Oct/2022 | 18:00 | Kindly Approve | PLANNED | Approved | 01-Oct-22 | 07:00 | 31-Oct-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-------------------------------|--|------------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|---|
| 440 | RQ105877 | OCC_199 | cpcc2_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV NAKODAR(PSG)-MAKHU(PG) (PS) CKT-1 | PSTCL | D | SD required for removal of Aviation Globules for OPGW installation works under ULDC scheme. Non Auto mode is required on 400kv Makhu-Nakodar ckt-2. | 01/Oct/2022 | 07:00 | 02/Oct/2022 | 18:00 | Kindly Approve | PLANNED | Approved | 01-Oct-22 | 07:00 | 02-Oct-22 | 18:00 | | |
| 441 | RQ105825 | OCC_199 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV DADRI(NT)-LONI HARSH VIHAR(DV) (NT) CKT-2 | NTPC | D | Construction of 400kv D/C Muradnagar Simbhvali Line(under PMSTL TBCB project) | 01/Oct/2022 | 08:00 | 02/Oct/2022 | 18:00 | KINDLY APPROVE FOR DT 23.09,22 TO 24.09.22 | PLANNED | Rejected | | | | | | deferred to next occ. Delhi denied consent. |
| 442 | RQ105824 | OCC_199 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 400 KV DADRI(NT)-LONI HARSH VIHAR(DV) (NT) CKT-1 | NTPC | D | Construction of 400kv D/C Muradnagar Simbhvali Line(under PMSTL TBCB project) | 01/Oct/2022 | 08:00 | 02/Oct/2022 | 18:00 | KINDLY APPROVE FOR DT 23.09,22 TO 24.09.22 | PLANNED | Rejected | | | | | | deferred to next occ. Delhi denied consent. |
| 443 | RQ105483 | OCC_199 | cpcc1_sd | BUS | 400 KV DADRI(PG) - BUS 2 | POWER GRID | D | AMP work | 02/Nov/2022 | 08:00 | 02/Nov/2022 | 18:00 | during pole - 2 SD | PLANNED | Approved | 02-Nov-22 | 08:00 | 02-Nov-22 | 18:00 | | |
| 444 | RQ105697 | OCC_199 | cpcc1_sd | BUS | 400KV BUS 2 AT BASSI(PG) | POWER GRID | D | For AMP Work | 31/Oct/2022 | 08:00 | 31/Oct/2022 | 18:00 | | PLANNED | Approved | 31-Oct-22 | 08:00 | 31-Oct-22 | 18:00 | | |
| 445 | RQ105680 | OCC_199 | cpcc1_sd | BUS | 400 KV BIKANER(PG) - BUS 2 | POWER GRID | D | FOR AMP WORK | 30/Oct/2022 | 10:00 | 30/Oct/2022 | 16:00 | | PLANNED | Approved | 30-Oct-22 | 10:00 | 30-Oct-22 | 16:00 | | |
| 446 | RQ105482 | OCC_199 | cpcc1_sd | BUS | 400 KV DADRI(PG) - BUS 1 | POWER GRID | D | FOR AMP WORK | 28/Oct/2022 | 08:00 | 28/Oct/2022 | 18:00 | during pole - 1 SD | PLANNED | Approved | 28-Oct-22 | 08:00 | 28-Oct-22 | 18:00 | | |
| 447 | RQ105718 | OCC_199 | cpcc1_sd | BUS | 400KV BUS 4 AT MANDOLA(PG) | POWER GRID | D | For new Busbar Protection testing | 28/Oct/2022 | 08:00 | 28/Oct/2022 | 18:00 | | PLANNED | Approved | 28-Oct-22 | 08:00 | 28-Oct-22 | 18:00 | | |
| 448 | RQ105717 | OCC_199 | cpcc1_sd | BUS | 400KV BUS 3 AT MANDOLA(PG) | POWER GRID | D | For new Busbar Protection testing | 27/Oct/2022 | 08:00 | 27/Oct/2022 | 18:00 | | PLANNED | Approved | 27-Oct-22 | 08:00 | 27-Oct-22 | 18:00 | | |
| 449 | RQ105694 | OCC_199 | cpcc1_sd | BUS | 400 KV FATEHGARH-II(PG) - BUS 2 | POWER GRID | D | STATCOM 400KV half dia 430 bay CT, CB erection works and Bus bar relay testing | 26/Oct/2022 | 17:00 | 31/Oct/2022 | 23:00 | | PLANNED | Approved | 26-Oct-22 | 17:00 | 31-Oct-22 | 23:00 | | |
| 450 | RQ105716 | OCC_199 | cpcc1_sd | BUS | 400KV BUS 2 AT MANDOLA(PG) | POWER GRID | D | For new Busbar Protection testing | 26/Oct/2022 | 08:00 | 26/Oct/2022 | 18:00 | | PLANNED | Approved | 26-Oct-22 | 08:00 | 26-Oct-22 | 18:00 | | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-----|---------------------------------|------------|---|---|-------------|-------|-------------|-------|----------------|---------|----------|-----------|-------|-----------|-------|--|
| 451 | RQ105715 | OCC_199 | cpcc1_sd | BUS | 400KV BUS 1 AT MANDOLA(PG) | POWER GRID | D | For new Busbar Protection testing | 25/Oct/2022 | 08:00 | 25/Oct/2022 | 18:00 | | PLANNED | Approved | 25-Oct-22 | 08:00 | 25-Oct-22 | 18:00 | |
| 452 | RQ105692 | OCC_199 | cpcc1_sd | BUS | 400 KV FATEHGARH-II(PG) - BUS 2 | POWER GRID | D | construction related works of Phase II like bus bar extension, bus bar testing for sectionaliser bayetc | 23/Oct/2022 | 17:00 | 29/Oct/2022 | 23:00 | | PLANNED | Approved | 23-Oct-22 | 17:00 | 29-Oct-22 | 23:00 | |
| 453 | RQ105843 | OCC_199 | cpcc2_sd | BUS | 400KV BUS 4 AT MOGA(PG) | POWER GRID | D | For replacement of CB drive Mechnism cover to prevent ingress of moisture and AMP work. | 20/Oct/2022 | 08:00 | 22/Oct/2022 | 18:00 | Kindly Approve | PLANNED | Approved | 20-Oct-22 | 08:00 | 22-Oct-22 | 18:00 | |
| 454 | RQ105094 | OCC_199 | cpcc3_sd | BUS | 400KV BUS 2 AT GORAKHPUR(PG) | POWER GRID | D | AMP Works | 18/Oct/2022 | 10:00 | 18/Oct/2022 | 18:00 | | PLANNED | Approved | 18-Oct-22 | 10:00 | 18-Oct-22 | 18:00 | |
| 455 | RQ105088 | OCC_199 | cpcc3_sd | BUS | 400KV BUS 1 AT KANPUR(PG) | POWER GRID | D | For closing jumper connection of Bay-412 | 16/Oct/2022 | 10:00 | 16/Oct/2022 | 18:00 | | PLANNED | Approved | 16-Oct-22 | 10:00 | 16-Oct-22 | 18:00 | |
| 456 | RQ105093 | OCC_199 | cpcc3_sd | BUS | 400KV BUS 1 AT GORAKHPUR(PG) | POWER GRID | D | AMP Works | 15/Oct/2022 | 10:00 | 15/Oct/2022 | 18:00 | | PLANNED | Approved | 15-Oct-22 | 10:00 | 15-Oct-22 | 18:00 | |
| 457 | RQ105714 | OCC_199 | cpcc1_sd | BUS | 400KV BUS 2 AT CHITTORGARH(PG) | POWER GRID | D | FOR AMP WORK | 14/Oct/2022 | 08:00 | 15/Oct/2022 | 18:00 | | PLANNED | Approved | 14-Oct-22 | 08:00 | 15-Oct-22 | 18:00 | |
| 458 | RQ105085 | OCC_199 | cpcc3_sd | BUS | 400KV BUS 2 AT KANPUR(PG) | POWER GRID | C | AMP Works | 14/Oct/2022 | 08:00 | 15/Oct/2022 | 18:00 | | PLANNED | Approved | 14-Oct-22 | 08:00 | 15-Oct-22 | 18:00 | |
| 459 | RQ105087 | OCC_199 | cpcc3_sd | BUS | 400KV BUS 2 AT KANPUR(PG) | POWER GRID | C | For removing bus section isolator and replace with IPS tube | 13/Oct/2022 | 10:00 | 15/Oct/2022 | 18:00 | | PLANNED | Approved | 13-Oct-22 | 10:00 | 15-Oct-22 | 18:00 | |
| 460 | RQ105099 | OCC_199 | cpcc3_sd | BUS | 400KV AGRA(PG) - BUS 1 | POWER GRID | D | AMP Works | 12/Oct/2022 | 10:00 | 12/Oct/2022 | 18:00 | | PLANNED | Approved | 12-Oct-22 | 10:00 | 12-Oct-22 | 18:00 | |
| 461 | RQ105481 | OCC_199 | cpcc1_sd | BUS | 400KV BUS 1 AT BAHADURGA RH(PG) | POWER GRID | D | FOR AMP WORK | 12/Oct/2022 | 08:00 | 12/Oct/2022 | 18:00 | | PLANNED | Approved | 12-Oct-22 | 08:00 | 12-Oct-22 | 18:00 | |
| 462 | RQ105713 | OCC_199 | cpcc1_sd | BUS | 400KV BUS 1 AT CHITTORGARH(PG) | POWER GRID | D | FOR AMP WORK | 12/Oct/2022 | 08:00 | 13/Oct/2022 | 18:00 | | PLANNED | Approved | 12-Oct-22 | 08:00 | 13-Oct-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|--------------|---------|----------|-----|--------------------------------------|------------|---|---|-------------|-------|-------------|-------|---|---------|----------|-----------|-------|-----------|-------|-------------------------|
| 463 | RQ10568 3 | OCC_199 | cpcc1_sd | BUS | 400KV BUS 2 AT SONIPAT(PG) | POWER GRID | D | FOR AMP WORK | 12/Oct/2022 | 08:00 | 12/Oct/2022 | 18:00 | | PLANNED | Approved | 12-Oct-22 | 08:00 | 12-Oct-22 | 18:00 | |
| 464 | RQ10570 1 | OCC_199 | cpcc1_sd | BUS | KOTESHWAR(PG) - 400KV - BUS 2 | POWER GRID | C | "For interconnection work of upcoming extension GIS Bays with existing BUS & to conduct HV and PD test" | 12/Oct/2022 | 08:00 | 13/Oct/2022 | 18:00 | | PLANNED | Approved | 12-Oct-22 | 08:00 | 13-Oct-22 | 18:00 | May be given on weekend |
| 465 | RQ10510 0 | OCC_199 | cpcc3_sd | BUS | 400KV AGRA(PG) - BUS 2 | POWER GRID | D | AMP Works | 11/Oct/2022 | 10:00 | 11/Oct/2022 | 18:00 | | PLANNED | Approved | 11-Oct-22 | 10:00 | 11-Oct-22 | 18:00 | |
| 466 | RQ10568 4 | OCC_199 | cpcc1_sd | BUS | 400KV BUS 1 AT SONIPAT(PG) | POWER GRID | D | FOR AMP WORK | 11/Oct/2022 | 08:00 | 11/Oct/2022 | 18:00 | | PLANNED | Approved | 11-Oct-22 | 08:00 | 11-Oct-22 | 18:00 | |
| 467 | RQ10570 7 | OCC_199 | cpcc1_sd | BUS | 400KV BUS 2 AT MEERUT(PG) | POWER GRID | D | FOR AMP WORK | 11/Oct/2022 | 08:00 | 11/Oct/2022 | 18:00 | | PLANNED | Approved | 11-Oct-22 | 08:00 | 11-Oct-22 | 18:00 | |
| 468 | RQ10513 2 | OCC_199 | cpcc3_sd | BUS | 400 KV VINDHYACHAL-NORTH(PG) - BUS 2 | POWER GRID | D | FOR BUS AMP WORK & PROTECTION TESTING | 10/Oct/2022 | 10:00 | 10/Oct/2022 | 18:00 | Protection system & equipment testing after one year of commissioning along with DUE AMP. BLOCK-1 will remain in service. Max POWER Flow: 250 MW both | PLANNED | Approved | 10-Oct-22 | 10:00 | 10-Oct-22 | 18:00 | |
| 469 | RQ10508 6 | OCC_199 | cpcc3_sd | BUS | 400KV BUS 1 AT KANPUR(PG) | POWER GRID | C | For opening jumper connection from Bay-412 for removing bus section isolators and replacement | 10/Oct/2022 | 10:00 | 12/Oct/2022 | 18:00 | | PLANNED | Approved | 10-Oct-22 | 10:00 | 12-Oct-22 | 18:00 | |
| 470 | RQ10570 6 | OCC_199 | cpcc1_sd | BUS | 400KV BUS 1 AT MEERUT(PG) | POWER GRID | D | FOR AMP WORK | 10/Oct/2022 | 08:00 | 10/Oct/2022 | 18:00 | | PLANNED | Approved | 10-Oct-22 | 08:00 | 10-Oct-22 | 18:00 | |
| 471 | RQ10572 3 | OCC_199 | cpcc1_sd | BUS | 400KV BUS 3 AT MANDOLA(PG) | POWER GRID | D | FOR AMP WORK | 10/Oct/2022 | 08:00 | 10/Oct/2022 | 18:00 | | PLANNED | Approved | 10-Oct-22 | 08:00 | 10-Oct-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-----|---------------------------------|------------|---|---|-------------|-------|-------------|-------|----------------|---------|----------|-----------|-------|-----------|-------|---|
| 472 | RQ105700 | OCC_199 | cpcc1_sd | BUS | KOTESHWAR(PG) - 400KV - BUS 1 | POWER GRID | C | "For interconnection work of upcoming extension GIS Bays with existing BUS & to conduct HV and PD test" | 10/Oct/2022 | 08:00 | 11/Oct/2022 | 18:00 | | PLANNED | Approved | 10-Oct-22 | 08:00 | 11-Oct-22 | 18:00 | May be given on weekend |
| 473 | RQ105691 | OCC_199 | cpcc1_sd | BUS | 400 KV FATEHGARH-II(PG) - BUS 1 | POWER GRID | D | construction related works of Phase II like bus bar extension, bus bar testing for sectionaliser bayetc | 08/Oct/2022 | 17:00 | 14/Oct/2022 | 23:00 | | PLANNED | Approved | 08-Oct-22 | 17:00 | 14-Oct-22 | 23:00 | |
| 474 | RQ105084 | OCC_199 | cpcc3_sd | BUS | 400KV BUS 1 AT KANPUR(PG) | POWER GRID | D | AMP Works | 07/Oct/2022 | 10:00 | 08/Oct/2022 | 18:00 | | PLANNED | Approved | 07-Oct-22 | 10:00 | 08-Oct-22 | 18:00 | Could be taken on Daily Basis |
| 475 | RQ105699 | OCC_199 | cpcc1_sd | BUS | KOTESHWAR(PG) - 400KV - BUS 2 | POWER GRID | C | "For interconnection work of upcoming extension GIS Bays with existing BUS & to conduct HV and PD test" | 07/Oct/2022 | 08:00 | 09/Oct/2022 | 18:00 | | PLANNED | Approved | 07-Oct-22 | 08:00 | 09-Oct-22 | 18:00 | May be given on weekend |
| 476 | RQ105127 | OCC_199 | cpcc3_sd | BUS | 400 KV ALIGARH(PG) - BUS 2 | POWER GRID | C | New bay extension work - Stability Test and Final Bus Integration | 06/Oct/2022 | 10:00 | 08/Oct/2022 | 18:00 | | PLANNED | Approved | 06-Oct-22 | 10:00 | 08-Oct-22 | 18:00 | |
| 477 | RQ105842 | OCC_199 | cpcc2_sd | BUS | 400KV BUS 3 AT MOGA(PG) | POWER GRID | C | To attend SF6 gas leakage by OEM (M/s Hyosung), Replacement of CB drive Mechnism cover to prevent ingress of moisture and AMP work. | 06/Oct/2022 | 08:00 | 19/Oct/2022 | 18:00 | Kindly Approve | PLANNED | Approved | 06-Oct-22 | 08:00 | 19-Oct-22 | 18:00 | Subject to necessary CEA clearance, if any. NLDC consent required in real time. |
| 478 | RQ105682 | OCC_199 | cpcc1_sd | BUS | 400KV BUS 4 AT BHIWADI(PG) | POWER GRID | C | GIS Bay Extension Work (Jumper Connection) | 06/Oct/2022 | 08:00 | 08/Oct/2022 | 18:00 | | PLANNED | Approved | 06-Oct-22 | 08:00 | 08-Oct-22 | 18:00 | |
| 479 | RQ105698 | OCC_199 | cpcc1_sd | BUS | KOTESHWAR(PG) - 400KV - BUS 1 | POWER GRID | C | "For interconnection work of upcoming extension GIS Bays with existing BUS & to conduct HV and PD test" | 04/Oct/2022 | 08:00 | 06/Oct/2022 | 18:00 | | PLANNED | Approved | 04-Oct-22 | 08:00 | 06-Oct-22 | 18:00 | May be given on weekend |
| 480 | RQ105681 | OCC_199 | cpcc1_sd | BUS | 400KV BUS 3 AT BHIWADI(PG) | POWER GRID | C | GIS Bay Extension Work (Jumper Connection) | 03/Oct/2022 | 08:00 | 05/Oct/2022 | 18:00 | | PLANNED | Approved | 03-Oct-22 | 08:00 | 05-Oct-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|--------------|---------|------------|-----|------------------------------|------------|---|--|-------------|-------|-------------|-------|----------------|---------|----------|-----------|-------|-----------|-------|--|
| 481 | RQ10571 1 | OCC_199 | cpcc1_sd | BUS | 400KV BUS 2 AT NEEMRANA(PG) | POWER GRID | D | Bus Bar Integration Testing for addition of 04 No. New Bays K | 03/Oct/2022 | 08:00 | 04/Oct/2022 | 18:00 | | PLANNED | Approved | 03-Oct-22 | 08:00 | 04-Oct-22 | 18:00 | |
| 482 | RQ10578 0 | OCC_199 | cpcc2_sd | BUS | 400KV BUS 1 AT JALANDHAR(PG) | POWER GRID | D | For Bus AMP works. | 01/Oct/2022 | 10:00 | 01/Oct/2022 | 17:30 | Kindly Approve | PLANNED | Approved | 01-Oct-22 | 10:00 | 01-Oct-22 | 17:30 | |
| 483 | RQ10512 6 | OCC_199 | cpcc3_sd | BUS | 400 KV ALIGARH(PG) - BUS 1 | POWER GRID | C | New bay extension work - Stability Test and Final Bus Integration | 01/Oct/2022 | 10:00 | 03/Oct/2022 | 18:00 | | PLANNED | Approved | 01-Oct-22 | 10:00 | 03-Oct-22 | 18:00 | |
| 484 | RQ10584 1 | OCC_199 | cpcc2_sd | BUS | 400KV BUS 1 AT MOGA(PG) | POWER GRID | D | To attend SF6 gas leakage by OEM (M/s Hyosung) in GIS Bus Sectionalizer DS section. | 01/Oct/2022 | 08:00 | 04/Oct/2022 | 18:00 | Kindly Approve | PLANNED | Approved | 01-Oct-22 | 08:00 | 04-Oct-22 | 18:00 | |
| 485 | RQ10571 0 | OCC_199 | cpcc1_sd | BUS | 400KV BUS 1 AT NEEMRANA(PG) | POWER GRID | D | Bus Bar Integration Testing for addition of 04 No. New Bays | 01/Oct/2022 | 08:00 | 02/Oct/2022 | 18:00 | | PLANNED | Approved | 01-Oct-22 | 08:00 | 02-Oct-22 | 18:00 | |
| 486 | RQ10551 4 | OCC_199 | slcpcps_sd | BUS | 400KV BUS 2 AT MAKHU(PS) | PSTCL | D | Nut bolt tightening of upper clamp and connectors of isolator of bus bar-2 | 27/Oct/2022 | 08:00 | 27/Oct/2022 | 18:00 | | PLANNED | Approved | 27-Oct-22 | 08:00 | 27-Oct-22 | 18:00 | |
| 487 | RQ10551 3 | OCC_199 | slcpcps_sd | BUS | 400KV BUS 1 AT MAKHU(PS) | PSTCL | D | Nut bolt tightening of upper clamp and connectors of isolator of bus bar-1 | 20/Oct/2022 | 08:00 | 20/Oct/2022 | 18:00 | | PLANNED | Approved | 20-Oct-22 | 08:00 | 20-Oct-22 | 18:00 | |
| 488 | RQ10550 3 | OCC_199 | slcpcps_sd | BUS | 400KV BUS 1 AT DHURI(PS) | PSTCL | D | Tightness of Clamp connectors Tightness of Clamp connectors of CB 401 & 404, checking of CB operation lockouts Circuit | 12/Oct/2022 | 08:00 | 13/Oct/2022 | 18:00 | | PLANNED | Approved | 12-Oct-22 | 08:00 | 13-Oct-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|-----|----------------------------|-------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 489 | RQ105506 | OCC_199 | sldcps_sd | BUS | 400KV BUS 1 AT DHURI(PS) | PSTCL | D | Maintenance and Tightness of Clamp connectors of Capacitive Voltage Transformer, Tightness of terminal connectors and cleaning of Marshalling box of Capacitive Voltage Transformer and C & R panel | 07/Oct/2022 | 08:00 | 07/Oct/2022 | 18:00 | | PLANNED | Approved | 07-Oct-22 | 08:00 | 07-Oct-22 | 18:00 | |
| 490 | RQ105509 | OCC_199 | sldcps_sd | BUS | 400KV BUS 2 AT RAJPURA(PS) | PSTCL | D | Annual maintenance of CVTs, Isolators, hardware fittings and annual protection testing of Bus-Bar equipments. | 06/Oct/2022 | 08:00 | 07/Oct/2022 | 18:00 | | PLANNED | Approved | 06-Oct-22 | 08:00 | 07-Oct-22 | 18:00 | |
| 491 | RQ105507 | OCC_199 | sldcps_sd | BUS | 400KV BUS 2 AT DHURI(PS) | PSTCL | D | Maintenance of (409 89B isolator, 412 89B isolator), Tightness of Clamp connectors of CB 412, checking of CB PD relay, anti pumping relay, check of interlocks, operation lockouts Circuit Breaker, Checking of CB SF6 pressure | 06/Oct/2022 | 08:00 | 06/Oct/2022 | 18:00 | | PLANNED | Approved | 06-Oct-22 | 08:00 | 06-Oct-22 | 18:00 | |
| 492 | RQ105512 | OCC_199 | sldcps_sd | BUS | 400KV BUS 2 AT RAJPURA(PS) | PSTCL | D | Annual maintenance of CVTs, Isolators, hardware fittings and annual protection testing of Bus-Bar equipments. | 05/Oct/2022 | 08:00 | 05/Oct/2022 | 18:00 | | PLANNED | Approved | 05-Oct-22 | 08:00 | 05-Oct-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|-----|--|-------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 493 | RQ105508 | OCC_199 | sldcps_sd | BUS | 400KV BUS 1 AT RAJPURA(PS) | PSTCL | D | Annual maintenance of CVTs, Isolators, hardware fittings and annual protection testing of Bus-Bar equipments. | 03/Oct/2022 | 08:00 | 04/Oct/2022 | 18:00 | | PLANNED | Approved | 03-Oct-22 | 08:00 | 04-Oct-22 | 18:00 | |
| 494 | RQ105504 | OCC_199 | sldcps_sd | BUS | 400KV BUS 2 AT DHURI(PS) | PSTCL | D | Maintenance and Tightness of Clamp connectors of Capacitive Voltage Transformer, Tightness of terminal connectors and cleaning of Marshalling box of Capacitive Voltage Transformer and C & R pannel | 03/Oct/2022 | 08:00 | 04/Oct/2022 | 18:00 | | PLANNED | Approved | 03-Oct-22 | 08:00 | 04-Oct-22 | 18:00 | |
| 495 | RQ105511 | OCC_199 | sldcps_sd | BUS | 400KV BUS 1 AT RAJPURA(PS) | PSTCL | D | Annual maintenance of CVTs, Isolators, hardware fittings and annual protection testing of Bus-Bar equipments. | 01/Oct/2022 | 08:00 | 01/Oct/2022 | 18:00 | | PLANNED | Approved | 01-Oct-22 | 08:00 | 01-Oct-22 | 18:00 | |
| 496 | RQ104845 | OCC_199 | apl_sd | BUS | 400 KV FATEHGARH POOLING(FBTL) - BUS 2 | FBTL | D | For Annual Preventive Maintenance | 21/Oct/2022 | 10:30 | 21/Oct/2022 | 17:00 | | PLANNED | Approved | 21-Oct-22 | 10:30 | 21-Oct-22 | 17:00 | |
| 497 | RQ104844 | OCC_199 | apl_sd | BUS | 400 KV FATEHGARH POOLING(FBTL) - BUS 1 | FBTL | D | For Annual Preventive Maintenance | 20/Oct/2022 | 10:30 | 20/Oct/2022 | 17:00 | | PLANNED | Approved | 20-Oct-22 | 10:30 | 20-Oct-22 | 17:00 | |
| 498 | RQ105027 | OCC_199 | sldchr_sd | BUS | 400KV BUS 1 AT KHEDAR(HPG) | HPGCL | D | Gen mtc and setting of bus pentagraph isolators | 20/Oct/2022 | 09:00 | 20/Oct/2022 | 18:00 | | PLANNED | Approved | 20-Oct-22 | 09:00 | 20-Oct-22 | 18:00 | |
| 499 | RQ105026 | OCC_199 | sldchr_sd | BUS | 400KV BUS 1 AT KHEDAR(HPG) | HPGCL | D | Gen mtc and setting of bus pentagraph isolators | 19/Oct/2022 | 09:00 | 19/Oct/2022 | 18:00 | | PLANNED | Approved | 19-Oct-22 | 09:00 | 19-Oct-22 | 18:00 | |
| 500 | RQ105025 | OCC_199 | sldchr_sd | BUS | 400KV BUS 1 AT KHEDAR(HPG) | HPGCL | D | Gen mtc and setting of bus pentagraph isolators | 18/Oct/2022 | 09:00 | 18/Oct/2022 | 18:00 | | PLANNED | Approved | 18-Oct-22 | 09:00 | 18-Oct-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-----|------------------------------|--------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 501 | RQ105024 | OCC_199 | slchr_sd | BUS | 400KV BUS 1 AT KHEDAR(HPG) | HPGCL | D | Gen mtc and setting of bus pentagraph isolators | 17/Oct/2022 | 09:00 | 17/Oct/2022 | 18:00 | | PLANNED | Approved | 17-Oct-22 | 09:00 | 17-Oct-22 | 18:00 | |
| 502 | RQ105613 | OCC_199 | stuup_sd | BUS | 400KV BUS 2 AT GR.NOIDA(UPC) | UPPCL | D | For general maintenance work | 18/Oct/2022 | 10:30 | 18/Oct/2022 | 16:00 | There will be no any supply interruption due to this shut down .load of sub station will be feed through 400kv main bus-1 | PLANNED | Approved | 18-Oct-22 | 10:30 | 18-Oct-22 | 16:00 | |
| 503 | RQ105636 | OCC_199 | stuup_sd | BUS | 400KV BUS 1 AT PANKI(UP) | UPPTCL | C | Erection of Penta Isolator for 125 MVAR Bus Reactor Bay. | 18/Oct/2022 | 10:00 | 20/Oct/2022 | 17:00 | | PLANNED | Approved | 18-Oct-22 | 10:00 | 20-Oct-22 | 17:00 | |
| 504 | RQ105499 | OCC_199 | stuup_sd | BUS | 400KV BUS 2 AT HAPUR(UP) | UPPTCL | D | For annual maintenance & Testing work (There is no load interruption as load will be feed by Bus-1) | 17/Oct/2022 | 08:30 | 17/Oct/2022 | 17:30 | | PLANNED | Approved | 17-Oct-22 | 08:30 | 17-Oct-22 | 17:30 | |
| 505 | RQ105575 | OCC_199 | stuup_sd | BUS | 400KV BUS 2 AT SARNATH(UP) | UPPTCL | C | For bus strengthening & repairing work. | 14/Oct/2022 | 09:00 | 16/Oct/2022 | 18:00 | During this shut down 400KV 315 MVA ICT - I, 315 MVA ICT - III will be charged through Bus Transfer on dated 15.10.2022 and 500MVA ICT - II will be charge through Bus Transfer on 16.10.2022. | PLANNED | Approved | 14-Oct-22 | 09:00 | 16-Oct-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|--------------|---------|----------|-----|---------------------------------|--------|---|--|-------------|-------|-------------|-------|---|---------|----------|-----------|-------|-----------|-------|--|
| 506 | RQ10549 2 | OCC_199 | stuup_sd | BUS | 400KV BUS 1 AT HAPUR(UP) | UPPTCL | D | For annual maintenance & Testing work (There is no load interruption as load will be feed by Bus-2) | 14/Oct/2022 | 08:30 | 14/Oct/2022 | 17:30 | | PLANNED | Approved | 14-Oct-22 | 08:30 | 14-Oct-22 | 17:30 | |
| 507 | RQ10552 7 | OCC_199 | stuup_sd | BUS | 400KV BUS 1 AT BAREILLY(UP) | UPPTCL | D | maintenance of 400kv bareilly unnao ckt ii , R phase bus -I pantograph isolator | 12/Oct/2022 | 08:00 | 12/Oct/2022 | 18:00 | shutdown is required along with 400kv bareilly-unnao ckt II | PLANNED | Approved | 12-Oct-22 | 08:00 | 12-Oct-22 | 18:00 | |
| 508 | RQ10552 2 | OCC_199 | stuup_sd | BUS | 400KV BUS 3 AT LUCKNOW(U P) | UPPTCL | D | For Preventative Maintenance of Bay Equipments at 400 KV S/S Sarojini Nagar, Lucknow | 11/Oct/2022 | 09:00 | 11/Oct/2022 | 18:00 | During the Shutdown Period, 80 MVar Bus Reactor will remain out of circuit at Sarojini Nagar End as 80 MVar reactor can only be charged through transfer Bus. | PLANNED | Approved | 11-Oct-22 | 09:00 | 11-Oct-22 | 18:00 | |
| 509 | RQ10557 4 | OCC_199 | stuup_sd | BUS | 400KV BUS 1 AT SARNATH(UP) | UPPTCL | C | For bus strengthening & repairing work. During this shut down 400KV Anpara L5 & 500MVA ICT - II will be charged through Bus Transfer on dated 12.10.2022 & 13.10.2022 respectively for Bus repairing work. | 11/Oct/2022 | 09:00 | 13/Oct/2022 | 18:00 | During this shut down 400KV Anpara L5 & 500MVA ICT - II will be charged through Bus Transfer on dated 12.10.2022 & 13.10.2022 respectively. | PLANNED | Approved | 11-Oct-22 | 09:00 | 13-Oct-22 | 18:00 | |
| 510 | RQ10561 8 | OCC_199 | stuup_sd | BUS | 400KV BUS 1 AT MURADNAGAR_2(UP) | UPPTCL | D | construction of 400kv D/c Muradnagarnew to Shimbhawli Line Bay | 10/Oct/2022 | 09:00 | 11/Oct/2022 | 17:00 | | PLANNED | Approved | 10-Oct-22 | 09:00 | 11-Oct-22 | 17:00 | |
| 511 | RQ10557 8 | OCC_199 | stuup_sd | BUS | 400KV BUS 1 AT BARA(UP) | UPPTCL | D | For Busbar stability test | 08/Oct/2022 | 09:00 | 08/Oct/2022 | 14:00 | | PLANNED | Approved | 08-Oct-22 | 09:00 | 08-Oct-22 | 14:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|--------------|---|------------|---|---|-------------|-------|-------------|-------|----------------|---------|----------|-----------|-------|-----------|-------|-------------------------------|
| 512 | RQ105551 | OCC_199 | stuup_sd | BUS | 400KV BUS 2 AT AGRA(UP) | UPPTCL | D | Preventive maintenance and tightening of jumpers | 07/Oct/2022 | 10:00 | 07/Oct/2022 | 17:30 | | PLANNED | Approved | 07-Oct-22 | 10:00 | 07-Oct-22 | 17:30 | |
| 513 | RQ105550 | OCC_199 | stuup_sd | BUS | 400KV BUS 1 AT AGRA(UP) | UPPTCL | D | Preventive maintenance and tightening of jumpers | 06/Oct/2022 | 10:00 | 06/Oct/2022 | 17:00 | | PLANNED | Approved | 06-Oct-22 | 10:00 | 06-Oct-22 | 17:00 | |
| 514 | RQ105702 | OCC_199 | cpcc1_sd | BUS | 400 KV KHETRI (PKTSL) - BUS 1 | PKTSL | D | Bay extension work under PBTSL (Shutdown requested by KEC)- Jumpering works of Reactor Isolator | 18/Oct/2022 | 08:00 | 22/Oct/2022 | 18:00 | | PLANNED | Approved | 18-Oct-22 | 15:00 | 22-Oct-22 | 23:00 | Could be taken from 1500 Hrs |
| 515 | RQ105703 | OCC_199 | cpcc1_sd | BUS | 400 KV KHETRI (PKTSL) - BUS 2 | PKTSL | D | Bay extension work under PBTSL (Shutdown requested by KEC)- Jumpering works of Reactor Isolator | 11/Oct/2022 | 08:00 | 17/Oct/2022 | 18:00 | | PLANNED | Approved | 11-Oct-22 | 15:00 | 17-Oct-22 | 23:00 | Could be taken from 1500 Hrs |
| 516 | RQ105608 | OCC_199 | sldcrs_sd | BUS | 400KV BUS 1 AT CHITTORGAR H(RS) | RRVPNL | D | FOR MAINTAINCE AND TESTING WORK | 18/Oct/2022 | 08:00 | 19/Oct/2022 | 18:00 | | PLANNED | Approved | 18-Oct-22 | 08:00 | 19-Oct-22 | 18:00 | Could be taken on Daily Basis |
| 517 | RQ105944 | OCC_199 | bbmb_sd | BUS | 400KV BUS 1 AT PANIPAT(BB) | BBMB | D | Half Yearly Mtc.. | 17/Oct/2022 | 08:00 | 17/Oct/2022 | 18:00 | | PLANNED | Approved | 17-Oct-22 | 08:00 | 17-Oct-22 | 18:00 | |
| 518 | RQ105471 | OCC_199 | cpcc1_sd | LINE REACTOR | 50 MVAR NON-SWITCHABLE LR ON AGRA-BALLABHGAR H (PG) CKT-1 @BALLABHG ARH(PG) | POWER GRID | D | FOR AMP WORK | 27/Oct/2022 | 08:00 | 27/Oct/2022 | 18:00 | | PLANNED | Approved | 27-Oct-22 | 08:00 | 27-Oct-22 | 18:00 | |
| 519 | RQ105472 | OCC_199 | cpcc1_sd | LINE REACTOR | 50 MVAR SWITCHABLE LR ON 400 KV BHINMAL-KANKROLI (PG) CKT-1 @BHINMAL(PG) | POWER GRID | D | FOR AMP WORK | 14/Oct/2022 | 08:00 | 14/Oct/2022 | 18:00 | | PLANNED | Approved | 14-Oct-22 | 08:00 | 14-Oct-22 | 18:00 | |
| 520 | RQ105859 | OCC_199 | cpcc2_sd | LINE REACTOR | 63 MVAR NON-SWITCHABLE LR ON MOGA-HISSAR (PG) CKT-3 @MOGA(PG) | POWER GRID | D | FOR AMP WORKS | 14/Oct/2022 | 08:00 | 14/Oct/2022 | 18:00 | Kindly Approve | PLANNED | Approved | 14-Oct-22 | 08:00 | 14-Oct-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|------------|--------------|---|------------|---|--------------------------------|-------------|-------|-------------|-------|--------------------|---------|----------|-----------|-------|-----------|-------|--|
| 521 | RQ105858 | OCC_199 | cpcc2_sd | LINE REACTOR | 63 MVAR NON-SWITCHABLE LR ON MOGA-HISSAR (PG) CKT-2 @MOGA(PG) | POWER GRID | D | For AMP works. | 12/Oct/2022 | 08:00 | 12/Oct/2022 | 18:00 | Kindly Approve | PLANNED | Approved | 12-Oct-22 | 08:00 | 12-Oct-22 | 18:00 | |
| 522 | RQ105850 | OCC_199 | cpcc2_sd | LINE REACTOR | 50 MVAR NON-SWITCHABLE LR ON 400 KV AMARGARH(NRSS XXIX)-SAMBAPG(NRSS XXIX) CKT-1 @SAMBAPG | POWER GRID | D | For LR AMP works at Samba end. | 04/Oct/2022 | 09:00 | 04/Oct/2022 | 17:00 | Kindly Approve | PLANNED | Approved | 04-Oct-22 | 09:00 | 04-Oct-22 | 17:00 | |
| 523 | RQ105849 | OCC_199 | cpcc2_sd | LINE REACTOR | 50 MVAR NON-SWITCHABLE LR ON 400 KV AMARGARH(NRSS XXIX)-SAMBAPG(NRSS XXIX) CKT-2 @SAMBAPG | POWER GRID | D | For LR AMP works at Samba end. | 03/Oct/2022 | 09:00 | 03/Oct/2022 | 17:00 | Kindly Approve | PLANNED | Approved | 03-Oct-22 | 09:00 | 03-Oct-22 | 17:00 | |
| 524 | RQ105120 | OCC_199 | indigrd_sd | LINE REACTOR | 50 MVAR NON-SWITCHABLE LR ON 400 KV AMARGARH(NRSS XXIX)-SAMBAPG(NRSS XXIX) CKT-2 @AMARGARH(NRSS XXIX) | NRSS XXIX | D | AMP Work, LA,CVT,WT | 20/Oct/2022 | 09:00 | 20/Oct/2022 | 18:00 | Annual Maintenance | PLANNED | Approved | 20-Oct-22 | 09:00 | 20-Oct-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|------------|-----------------|---|------------|---|--|-------------|-------|-------------|-------|---|---------|----------|-----------|-------|-----------|-------|--|
| 525 | RQ105119 | OCC_199 | indgrid_sd | LINE REACTOR | 50 MVAR NON-SWITCHABLE LR ON 400 KV AMARGARH(NRSS XXIX)-SAMBAPG(NRSS XXIX) CKT-1 @AMARGARH(NRSS XXIX) | NRSS XXIX | D | AMP Work, LA,CVT,WT & LR | 19/Oct/2022 | 09:00 | 19/Oct/2022 | 18:00 | Annual Maintenance | PLANNED | Approved | 19-Oct-22 | 09:00 | 19-Oct-22 | 18:00 | |
| 526 | RQ105643 | OCC_199 | stuup_sd | LINE REACTOR | 50 MVAR NON-SWITCHABLE LR ON BAREILLY-UNNAO (UP) CKT-2 @UNNAO(UP) | UPPTCL | D | for replacement of 50 mvar line reactor II with 63 mvar line reactor II , (shutdown of 400kv bareilly - Unnao ckt II will be required to out the line reactor from ckt) | 10/Oct/2022 | 10:00 | 10/Oct/2022 | 17:00 | shutdown (for 30 mins only) of 400kv bareilly - unnao ckt II will be required to out the line reactor from ckt , line will be charged immediately after taking out line reactor from ckt | PLANNED | Approved | 10-Oct-22 | 10:00 | 10-Oct-22 | 17:00 | |
| 527 | RQ105461 | OCC_199 | cpcc1_sd | BR/BSR/ MSC/MSR | 50 MVAR BUS REACTOR NO 2 AT 400KV KOTA(PG) | POWER GRID | D | FOR AMP WORK | 31/Oct/2022 | 08:00 | 31/Oct/2022 | 18:00 | | PLANNED | Approved | 31-Oct-22 | 08:00 | 31-Oct-22 | 18:00 | |
| 528 | RQ105459 | OCC_199 | cpcc1_sd | BR/BSR/ MSC/MSR | 125 MVAR BUS REACTOR NO 1 AT 400 KV TUGHLAKABAD(PG) | POWER GRID | D | FOR AMP WORK | 27/Oct/2022 | 08:00 | 27/Oct/2022 | 18:00 | | PLANNED | Approved | 27-Oct-22 | 08:00 | 27-Oct-22 | 18:00 | |
| 529 | RQ105469 | OCC_199 | cpcc1_sd | BR/BSR/ MSC/MSR | 80 MVAR BUS REACTOR NO 1 AT 400KV BALLABHGARH(PG) | POWER GRID | D | FOR AMP WORK | 24/Oct/2022 | 10:00 | 24/Oct/2022 | 18:00 | | PLANNED | Approved | 24-Oct-22 | 10:00 | 24-Oct-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|------------|--|------------|---|-----------------------------------|-------------|-------|-------------|-------|---|---------|----------|-----------|-------|-----------|-------|--|
| 530 | RQ105470 | OCC_199 | cpcc1_sd | BR/BSR/MSR | 125 MVAR BUS REACTOR NO 2 AT 400KV JAIPUR SOUTH(PG) | POWER GRID | D | FOR AMP WORK | 20/Oct/2022 | 08:00 | 20/Oct/2022 | 18:00 | | PLANNED | Approved | 20-Oct-22 | 08:00 | 20-Oct-22 | 18:00 | |
| 531 | RQ105468 | OCC_199 | cpcc1_sd | BR/BSR/MSR | 125 MVAR BUS REACTOR NO 1 AT 400 KV MEERUT(PG) | POWER GRID | D | For Fine Tuning of CSD & AMP work | 20/Oct/2022 | 08:00 | 20/Oct/2022 | 18:00 | | PLANNED | Approved | 20-Oct-22 | 08:00 | 20-Oct-22 | 18:00 | |
| 532 | RQ105466 | OCC_199 | cpcc1_sd | BR/BSR/MSR | 125 MVAR BUS REACTOR NO 1 AT 400KV KOTESWAR(T H) | POWER GRID | D | FOR AMP WORK | 19/Oct/2022 | 08:00 | 19/Oct/2022 | 18:00 | | PLANNED | Approved | 19-Oct-22 | 08:00 | 19-Oct-22 | 18:00 | |
| 533 | RQ105464 | OCC_199 | cpcc1_sd | BR/BSR/MSR | 125 MVAR BUS REACTOR NO 2 AT 400KV KANKROLI(PG) | POWER GRID | D | AMP work | 10/Oct/2022 | 08:00 | 10/Oct/2022 | 18:00 | | PLANNED | Approved | 10-Oct-22 | 08:00 | 10-Oct-22 | 18:00 | |
| 534 | RQ105467 | OCC_199 | cpcc1_sd | BR/BSR/MSR | 225 MVAR BUS SERIES REACTOR NO 1 AT 400 KV BHIWANI(PG) | POWER GRID | C | FOR AMP WORK | 09/Oct/2022 | 08:00 | 10/Oct/2022 | 18:00 | For attending issue in R phase bottom support & general tightening and maintenanc e of first commissioning in presence of OEM | PLANNED | Approved | 09-Oct-22 | 08:00 | 10-Oct-22 | 18:00 | |
| 535 | RQ105460 | OCC_199 | cpcc1_sd | BR/BSR/MSR | 50 MVAR BUS REACTOR NO 1 AT 400KV MANDOLA(P G) | POWER GRID | D | AMP work | 09/Oct/2022 | 08:00 | 09/Oct/2022 | 18:00 | | PLANNED | Approved | 09-Oct-22 | 08:00 | 09-Oct-22 | 18:00 | |
| 536 | RQ105463 | OCC_199 | cpcc1_sd | BR/BSR/MSR | 50 MVAR BUS REACTOR NO 1 AT 400KV KANKROLI(PG) | POWER GRID | D | FOR AMP WORK | 07/Oct/2022 | 08:00 | 07/Oct/2022 | 18:00 | | PLANNED | Approved | 07-Oct-22 | 08:00 | 07-Oct-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|------------|---|------------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 537 | RQ105462 | OCC_199 | cpcc1_sd | BR/BSR/MSR | 80 MVAR BUS REACTOR NO 1 AT 400KV NEEMRANA(PG) | POWER GRID | D | FOR AMP WORK | 06/Oct/2022 | 08:00 | 06/Oct/2022 | 18:00 | | PLANNED | Approved | 06-Oct-22 | 08:00 | 06-Oct-22 | 18:00 | |
| 538 | RQ105530 | OCC_199 | sldcps_sd | BR/BSR/MSR | 80 MVAR BUS REACTOR NO 1 AT 400KV MUKTSAR(PS) | PSTCL | D | Periodic Maintenance | 26/Oct/2022 | 08:00 | 26/Oct/2022 | 18:00 | | PLANNED | Approved | 26-Oct-22 | 08:00 | 26-Oct-22 | 18:00 | |
| 539 | RQ105515 | OCC_199 | sldcps_sd | BR/BSR/MSR | 80 MVAR BUS REACTOR NO 1 AT 400KV MAKHU(PS) | PSTCL | D | Nut bolt tightening | 13/Oct/2022 | 08:00 | 13/Oct/2022 | 18:00 | | PLANNED | Approved | 13-Oct-22 | 08:00 | 13-Oct-22 | 18:00 | |
| 540 | RQ105465 | OCC_199 | cpcc1_sd | BR/BSR/MSR | 125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_I(PG) | | D | FOR AMP WORK | 22/Oct/2022 | 17:00 | 23/Oct/2022 | 23:00 | | PLANNED | Approved | 22-Oct-22 | 17:00 | 23-Oct-22 | 23:00 | |
| 541 | RQ105941 | OCC_199 | bbmb_sd | BR/BSR/MSR | 80 MVAR BUS REACTOR NO 1 AT 400KV PANIPAT(BB) | BBMB | D | Half yearly mtc | 14/Oct/2022 | 08:00 | 14/Oct/2022 | 18:00 | | PLANNED | Approved | 14-Oct-22 | 08:00 | 14-Oct-22 | 18:00 | |
| 542 | RQ105181 | OCC_199 | sldcuk_sd | BR/BSR/MSR | 50 MVAR BUS REACTOR NO 1 AT 400KV RISHIKESH(UK) | PTCUL | D | preventive maintenance before diwali | 12/Oct/2022 | 10:00 | 12/Oct/2022 | 17:00 | | PLANNED | Approved | 12-Oct-22 | 10:00 | 12-Oct-22 | 17:00 | |
| 543 | RQ105603 | OCC_199 | sldcrs_sd | BR/BSR/MSR | 80 MVAR BUS REACTOR NO 1 AT 400KV CHITTORGARH(RS) | RRVPNL | D | FOR MAINTAINCE WORK of reactor and bay equipments | 12/Oct/2022 | 08:00 | 12/Oct/2022 | 18:00 | | PLANNED | Approved | 12-Oct-22 | 08:00 | 12-Oct-22 | 18:00 | |
| 544 | RQ105602 | OCC_199 | sldcrs_sd | BR/BSR/MSR | 50 MVAR BUS REACTOR NO 1 AT 400KV BHILWARA(RS) | RRVPNL | D | Routine maintenance of 400 KV 50MVAR BUS REACTOR BAY (4452A)& ASSOCIATED BAY EQUIPMENTS | 07/Oct/2022 | 08:00 | 07/Oct/2022 | 18:00 | | PLANNED | Approved | 07-Oct-22 | 08:00 | 07-Oct-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|--------------|------------|--|------------|---|--|-------------|-------|-------------|-------|---|---------|----------|-----------|-------|-----------|-------|-------------------------------|
| 545 | RQ105604 | OCC_199 | sldcrs_sd | BR/BSR/MSR | 63 MVAR BUS REACTOR NO 2 AT 400 KV KAWAI SCTPS(APR) | RRVPL,APRL | D | Annual maintenance and testing of bus reactor#2 & Isolators. | 12/Oct/2022 | 08:00 | 12/Oct/2022 | 18:00 | | PLANNED | Approved | 12-Oct-22 | 08:00 | 12-Oct-22 | 18:00 | |
| 546 | RQ105601 | OCC_199 | stuup_sd | BR/BSR/MSR | 63 MVAR BUS REACTOR NO 1 AT 400KV ORAI(UP) | UPPTCL | D | painting of 400 kv, 63mvar bus reactor | 06/Oct/2022 | 10:00 | 11/Oct/2022 | 18:00 | | PLANNED | Approved | 06-Oct-22 | 10:00 | 11-Oct-22 | 18:00 | |
| 547 | RQ105676 | OCC_199 | slcdv_sd | BAY | 406 TIE BAY - 400/220 KV 315 MVA ICT 1 AT MUNDKA(DV) AND FUTURE | DTL | D | Tan delta testing of CT of Bay no 406 | 27/Oct/2022 | 12:00 | 27/Oct/2022 | 15:00 | ICT shall remain charged through CB 407 | PLANNED | Approved | 27-Oct-22 | 12:00 | 27-Oct-22 | 15:00 | |
| 548 | RQ105830 | OCC_199 | slcdv_sd | BAY | 407 MAIN BAY - 400/220 KV 315 MVA ICT 4 AT LONI HARSH VIHAR(DV) (DTL) | DTL | C | For rectification of hydraulic oil leakage in CB hydraulic mechanism | 01/Oct/2022 | 10:00 | 04/Oct/2022 | 18:00 | | PLANNED | Approved | 01-Oct-22 | 10:00 | 04-Oct-22 | 18:00 | |
| 549 | RQ105114 | OCC_199 | singrauli_sd | BAY | TBC-1 TRANSFER BUS BAY - 400KV BUSS AT SINGRAULI(N T) (NTPC) | NTPC | C | SAS R&M work | 26/Oct/2022 | 08:00 | 31/Oct/2022 | 18:00 | UNDER SHUTDOWN | PLANNED | Approved | 26-Oct-22 | 08:00 | 31-Oct-22 | 18:00 | |
| 550 | RQ106045 | OCC_199 | ntpcos_sd | BAY | 413 BUS COUPLER BAY - 400KV BUS 1 AT RIHAND(NT) (NTPC) AND 400KV BUS 3 AT RIHAND(NT) AT 400 KV RIHAND(NT) (NTPC) | NTPC | D | Annual Maintenance of Bay Equipments & CT replacement | 25/Oct/2022 | 08:00 | 27/Oct/2022 | 18:00 | | PLANNED | Approved | 25-Oct-22 | 08:00 | 27-Oct-22 | 18:00 | Could be taken on Daily Basis |

| | | | | | | | | | | | | | | | | | | | | |
|-----|--------------|---------|--------------|-----|---|------------|---|---|-------------|-------|-------------|-------|----------------|---------|----------|-----------|-------|-----------|-------|-------------------------------|
| 551 | RQ10604 4 | OCC_199 | ntpcos_sd | BAY | 414 BUS COUPLER BAY - 400KV BUS 2 AT RIHAND(NT) (NTPC) AND 400KV BUS 4 AT RIHAND(NT) AT 400 KV RIHAND(NT) (NTPC) | NTPC | D | Annual Maintenance of Bay Equipments & CT replacement | 18/Oct/2022 | 08:00 | 20/Oct/2022 | 18:00 | | PLANNED | Approved | 18-Oct-22 | 08:00 | 20-Oct-22 | 18:00 | Could be taken on Daily Basis |
| 552 | RQ10511 2 | OCC_199 | singrauli_sd | BAY | 413 BUS SECTIONALIZER BAY - 400KV BUS 1 AT SINGRAULI(NT) AND 400KV BUS 3 AT SINGRAULI(NT) AT 400 KV SINGRAULI(NT) | NTPC | C | Breaker R&M and SAS R&M work | 17/Oct/2022 | 08:00 | 25/Oct/2022 | 18:00 | UNDER SHUTDOWN | PLANNED | Approved | 12-Oct-22 | 08:00 | 20-Oct-22 | 18:00 | |
| 553 | RQ10510 3 | OCC_199 | cpcc3_sd | BAY | W12.Q3 MAIN BAY - 400 KV AGRA(PG)- FILTER BANK-4 (POWERGRID) | POWER GRID | D | AMP Works | 21/Oct/2022 | 10:00 | 21/Oct/2022 | 18:00 | | PLANNED | Approved | 21-Oct-22 | 10:00 | 21-Oct-22 | 18:00 | |
| 554 | RQ10510 4 | OCC_199 | cpcc3_sd | BAY | W12.Q2 TIE BAY - 400 KV AGRA(PG)- FILTER BANK-3 (POWERGRID) AND 400 KV AGRA(PG)- FILTER BANK-4 AT 400 KV AGRA(PG) (POWERGRID) | POWER GRID | D | AMP Works | 19/Oct/2022 | 10:00 | 19/Oct/2022 | 18:00 | | PLANNED | Approved | 19-Oct-22 | 10:00 | 19-Oct-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|--------------|---------|----------|-----|--|------------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 555 | RQ10573 7 | OCC_199 | cpcc1_sd | BAY | 433 TIE BAY - 400 KV DADRI(PG)-FILTER BANK-Z3 (POWERGRID) AND FUTURE AT 400 KV DADRI(PG) (POWERGRID) | POWER GRID | D | For Bay equipment AMP work | 19/Oct/2022 | 08:00 | 19/Oct/2022 | 18:00 | | PLANNED | Approved | 19-Oct-22 | 08:00 | 19-Oct-22 | 18:00 | |
| 556 | RQ10574 0 | OCC_199 | cpcc1_sd | BAY | 409 MAIN BAY - 400 KV DADRI(PG)-FILTER BANK-Z3 AT DADRI(PG) | POWER GRID | D | For Bay equipment AMP work | 18/Oct/2022 | 08:00 | 18/Oct/2022 | 18:00 | | PLANNED | Approved | 18-Oct-22 | 08:00 | 18-Oct-22 | 18:00 | |
| 557 | RQ10573 8 | OCC_199 | cpcc1_sd | BAY | 405 TIE BAY - 400 KV DADRI(PG)-FILTER BANK-Z2 (POWERGRID) AND 400 KV DADRI(PG) - BUS 1 AT 400 KV DADRI(PG) (POWERGRID) | POWER GRID | D | For Bay equipment AMP work | 17/Oct/2022 | 08:00 | 17/Oct/2022 | 18:00 | | PLANNED | Approved | 17-Oct-22 | 08:00 | 17-Oct-22 | 18:00 | |
| 558 | RQ10575 4 | OCC_199 | cpcc1_sd | BAY | 425 MAIN BAY - 400KV BALLABHGAR H-MAHARANIBAGH (PG) CKT-1 AT BALLABHGAR H(PG) | POWER GRID | C | For internal inspection of interrupter chamber of CB | 17/Oct/2022 | 08:00 | 20/Oct/2022 | 18:00 | | PLANNED | Approved | 17-Oct-22 | 08:00 | 20-Oct-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-----|--|------------|---|------------------------------------|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 559 | RQ105760 | OCC_199 | cpcc1_sd | BAY | 41112 TIE BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV MEERUT(PG) (POWERGRID) AND 400/220 KV 315 MVA ICT 1 AT MEERUT(PG) AT 400 KV MEERUT(PG) (POWERGRID) | POWER GRID | C | For testing and Fine Tuning of CSD | 17/Oct/2022 | 08:00 | 19/Oct/2022 | 18:00 | | PLANNED | Approved | 17-Oct-22 | 08:00 | 19-Oct-22 | 18:00 | |
| 560 | RQ105741 | OCC_199 | cpcc1_sd | BAY | 406 MAIN BAY - 400 KV DADRI(PG)- FILTER BANK- Z2 AT DADRI(PG) | POWER GRID | D | For Bay equipment AMP work | 15/Oct/2022 | 08:00 | 15/Oct/2022 | 18:00 | | PLANNED | Approved | 15-Oct-22 | 08:00 | 15-Oct-22 | 18:00 | |
| 561 | RQ105739 | OCC_199 | cpcc1_sd | BAY | 403 TIE BAY - 400 KV DADRI(PG)- FILTER BANK- Z1 (POWERGRID) AND 400 KV DADRI(PG) - BUS 1 AT 400 KV DADRI(PG) (POWERGRID) | POWER GRID | D | For Bay equipment AMP work | 14/Oct/2022 | 08:00 | 14/Oct/2022 | 18:00 | | PLANNED | Approved | 14-Oct-22 | 08:00 | 14-Oct-22 | 18:00 | |
| 562 | RQ105758 | OCC_199 | cpcc1_sd | BAY | 411 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV MEERUT(PG) (POWERGRID) AT 400 KV MEERUT(PG) | POWER GRID | C | For testing and Fine Tuning of CSD | 14/Oct/2022 | 08:00 | 16/Oct/2022 | 18:00 | | PLANNED | Approved | 14-Oct-22 | 08:00 | 16-Oct-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|--------------|---------|----------|-----|---|------------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 563 | RQ10510 2 | OCC_199 | cpcc3_sd | BAY | W1BS1. BUS SECTIONALIZER BAY - 400KV AGRA(PG) - BUS 3 (POWERGRID) AND 400KV AGRA(PG) - BUS 7 AT 400 KV AGRA(PG) (POWERGRID) | POWER GRID | D | 400KV BUS 1A & BUS 1C SECTIONALIZER (W1.WCC.Q2) 428 at Agra - AMP Works | 13/Oct/2022 | 10:00 | 13/Oct/2022 | 18:00 | | PLANNED | Approved | 13-Oct-22 | 10:00 | 13-Oct-22 | 18:00 | |
| 564 | RQ10572 9 | OCC_199 | cpcc1_sd | BAY | 425 MAIN BAY - 400/220 KV 500 MVA ICT 7 AT BHADLA(PG) (POWERGRID) AT 400 KV BHADLA(PG) | POWER GRID | D | FOR AMP WORK | 13/Oct/2022 | 08:00 | 13/Oct/2022 | 18:00 | | PLANNED | Approved | 13-Oct-22 | 08:00 | 13-Oct-22 | 18:00 | |
| 565 | RQ10574 2 | OCC_199 | cpcc1_sd | BAY | 401 MAIN BAY - 400 KV DADRI(PG)- FILTER BANK-Z1 AT DADRI(PG) | POWER GRID | D | For Bay equipment AMP work | 13/Oct/2022 | 08:00 | 13/Oct/2022 | 18:00 | | PLANNED | Approved | 13-Oct-22 | 08:00 | 13-Oct-22 | 18:00 | |
| 566 | RQ10572 8 | OCC_199 | cpcc1_sd | BAY | 426 TIE BAY - 400/220 KV 500 MVA ICT 7 AT BHADLA(PG) (POWERGRID) AND FUTURE AT 400 KV BHADLA(PG) (POWERGRID) | POWER GRID | D | FOR AMP WORK | 12/Oct/2022 | 08:00 | 12/Oct/2022 | 18:00 | | PLANNED | Approved | 12-Oct-22 | 08:00 | 12-Oct-22 | 18:00 | |
| 567 | RQ10573 5 | OCC_199 | cpcc1_sd | BAY | 415 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV BHIWADI(PG) | POWER GRID | C | Overhauling of 400 kv CB - 415-52 | 12/Oct/2022 | 08:00 | 19/Oct/2022 | 18:00 | | PLANNED | Approved | 12-Oct-22 | 08:00 | 19-Oct-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|--------------|---------|----------|-----|---|------------|---|------------------------------------|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 568 | RQ10575 7 | OCC_199 | cpcc1_sd | BAY | 40910 MAIN BAY - 400 KV MEERUT(PG)-MUZAFFARNAGAR(UP) (PG) CKT-1 (POWERGRID) AND FUTURE AT 400 KV MEERUT(PG) (POWERGRID) | POWER GRID | C | For testing and Fine Tuning of CSD | 11/Oct/2022 | 08:00 | 13/Oct/2022 | 18:00 | | PLANNED | Approved | 11-Oct-22 | 08:00 | 13-Oct-22 | 18:00 | |
| 569 | RQ10575 5 | OCC_199 | cpcc1_sd | BAY | 414 TIE BAY - 400KV AGRA-BALLABHGAR H (PG) CKT-1 AND 400KV BALLABHGAR H-GURGAON (PG) CKT-1 AT BALLABHGAR H(PG) | POWER GRID | C | For ALSTOM CB Overhauling work. | 10/Oct/2022 | 08:00 | 14/Oct/2022 | 18:00 | | PLANNED | Approved | 10-Oct-22 | 08:00 | 14-Oct-22 | 18:00 | |
| 570 | RQ10576 1 | OCC_199 | cpcc1_sd | BAY | 409 MAIN BAY - 400KV BUS 2 AT MEERUT(PG) (POWERGRID) AT 400 KV MEERUT(PG) | POWER GRID | C | For testing and Fine Tuning of CSD | 08/Oct/2022 | 08:00 | 10/Oct/2022 | 18:00 | | PLANNED | Approved | 08-Oct-22 | 08:00 | 10-Oct-22 | 18:00 | |
| 571 | RQ10575 3 | OCC_199 | cpcc1_sd | BAY | 421 MAIN BAY - 400 KV FATEHGARH_I I(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1 (POWERGRID) AT 400 KV FATEHGARH_I I(PG) | POWER GRID | D | Bay CT oil sampling works | 07/Oct/2022 | 17:00 | 07/Oct/2022 | 23:00 | | PLANNED | Approved | 07-Oct-22 | 17:00 | 07-Oct-22 | 23:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-----|--|------------|---|-----------------------------------|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 572 | RQ105752 | OCC_199 | cpcc1_sd | BAY | 419 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_I I(PG) (POWERGRID) | POWER GRID | D | Bay CT oil sampling works | 06/Oct/2022 | 17:00 | 06/Oct/2022 | 23:00 | | PLANNED | Approved | 06-Oct-22 | 17:00 | 06-Oct-22 | 23:00 | |
| 573 | RQ105940 | OCC_199 | bbmb_sd | BAY | X8-CB MAIN BAY - 400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-2 (POWERGRID) AT 400KV PANIPAT(BB) | POWER GRID | D | Half Yearly Mtc.. | 06/Oct/2022 | 08:00 | 06/Oct/2022 | 18:00 | | PLANNED | Approved | 06-Oct-22 | 08:00 | 06-Oct-22 | 18:00 | |
| 574 | RQ105751 | OCC_199 | cpcc1_sd | BAY | 416 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_I I(PG) (POWERGRID) | POWER GRID | D | Bay CT oil sampling works | 05/Oct/2022 | 17:00 | 05/Oct/2022 | 23:00 | | PLANNED | Approved | 05-Oct-22 | 17:00 | 05-Oct-22 | 23:00 | |
| 575 | RQ105750 | OCC_199 | cpcc1_sd | BAY | 417 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_I I(PG) (POWERGRID) AND 400 KV FATEHGARH_I I(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2 AT 400 KV FATEHGARH_I I(PG) (POWERGRID) | POWER GRID | D | Bay CT oil sampling works | 04/Oct/2022 | 17:00 | 04/Oct/2022 | 23:00 | | PLANNED | Approved | 04-Oct-22 | 17:00 | 04-Oct-22 | 23:00 | |
| 576 | RQ105736 | OCC_199 | cpcc1_sd | BAY | 413 MAIN BAY - 400KV BHIWADI-HISSAR (PG) CKT-1 AT BHIWADI(PG) | POWER GRID | C | Overhauling of 400 kV CB - 413-52 | 04/Oct/2022 | 08:00 | 11/Oct/2022 | 18:00 | | PLANNED | Approved | 04-Oct-22 | 08:00 | 11-Oct-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|--------------|---------|----------|-----|--|------------|---|---------------------------|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 577 | RQ10574 9 | OCC_199 | cpcc1_sd | BAY | 418 MAIN BAY - 400 KV FATEHGARH_I I(PG)- FATEHGARH POOLING(FBTL) (FBTL) CKT-2 (POWERGRID) AT 400 KV FATEHGARH_I I(PG) | POWER GRID | D | Bay CT oil sampling works | 03/Oct/2022 | 17:00 | 03/Oct/2022 | 23:00 | | PLANNED | Approved | 03-Oct-22 | 17:00 | 03-Oct-22 | 23:00 | |
| 578 | RQ10574 8 | OCC_199 | cpcc1_sd | BAY | 420 TIE BAY - 400 KV FATEHGARH_I I(PG)- FATEHGARH POOLING(FBTL) (FBTL) CKT-1 (POWERGRID) AND 125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_I I(PG) AT 400 KV FATEHGARH_I I(PG) (POWERGRID) | POWER GRID | D | Bay CT oil sampling works | 02/Oct/2022 | 17:00 | 02/Oct/2022 | 23:00 | | PLANNED | Approved | 02-Oct-22 | 17:00 | 02-Oct-22 | 23:00 | |
| 579 | RQ10574 7 | OCC_199 | cpcc1_sd | BAY | 423 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_I I(PG) (POWERGRID) AND FUTURE AT 400 KV FATEHGARH_I I(PG) (POWERGRID) | POWER GRID | D | Bay CT oil sampling works | 01/Oct/2022 | 17:00 | 01/Oct/2022 | 23:00 | | PLANNED | Approved | 01-Oct-22 | 17:00 | 01-Oct-22 | 23:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|--------------|---------|----------|-----|---|------------|---|--|-------------|-------|-------------|-------|----------------------------------|---------|----------|-----------|-------|-----------|-------|--|
| 580 | RQ10574 5 | OCC_199 | cpcc1_sd | BAY | 493 MAIN BAY - 400 KV HAPUR-MURADNAGAR_1 (UP) CKT-1 AT HAPUR | POWER GRID | D | FOR AMP WORK | 01/Oct/2022 | 08:00 | 31/Oct/2022 | 18:00 | at Muradnagr | PLANNED | Approved | 01-Oct-22 | 08:00 | 31-Oct-22 | 18:00 | |
| 581 | RQ10574 4 | OCC_199 | cpcc1_sd | BAY | 426 TIE BAY - 400KV MEERUT(PG)-MANDOLA(PG) (PL) CKT-4 AND FUTURE AT MANDOLA(PG) | POWER GRID | C | ABB BREAKER OVERHAULLING | 01/Oct/2022 | 08:00 | 06/Oct/2022 | 18:00 | | PLANNED | Approved | 01-Oct-22 | 08:00 | 06-Oct-22 | 18:00 | |
| 582 | RQ10574 3 | OCC_199 | cpcc1_sd | BAY | 417 TIE BAY - 400KV BHIWADI-NEEMRANA (PG) CKT-2 AND 400/220KV 315 MVA ICT 2 AT NEEMRANA(PG) | POWER GRID | C | Overhauling of M/s CGL Circuit Breaker | 01/Oct/2022 | 08:00 | 05/Oct/2022 | 18:00 | may be availed in sept last week | PLANNED | Approved | 01-Oct-22 | 08:00 | 05-Oct-22 | 18:00 | |
| 583 | RQ10484 3 | OCC_199 | apl_sd | BAY | 409 MAIN BAY - 400 KV FATEHGARH POOLING(FBTL) - BUS 2 (FBTL) AT 400 KV FATEHGARH POOLING(FBTL) | FBTL | D | For Annual Preventive Maintenance | 19/Oct/2022 | 10:30 | 19/Oct/2022 | 17:00 | | PLANNED | Approved | 19-Oct-22 | 10:30 | 19-Oct-22 | 17:00 | |
| 584 | RQ10484 2 | OCC_199 | apl_sd | BAY | 408 TIE BAY - 400 KV FATEHGARH POOLING(FBTL) - BUS 2 (FBTL) AND 400 KV FATEHGARH POOLING(FBTL) - BUS 1 AT 400 KV FATEHGARH POOLING(FBTL) (FBTL) | FBTL | D | For Annual Preventive Maintenance | 18/Oct/2022 | 10:30 | 18/Oct/2022 | 17:00 | | PLANNED | Approved | 18-Oct-22 | 10:30 | 18-Oct-22 | 17:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|--------------|---------|----------|-----|--|--------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 585 | RQ10484 1 | OCC_199 | apl_sd | BAY | 406 MAIN BAY - 400 KV FATEHGARH POOLING(FBTL)-ADANI RENEWPARK_SL_FGARH_FBTL (AREPRL) (AREPRL) CKT-2 (FBTL) AT 400 KV FATEHGARH POOLING(FBTL) | FBTL | D | For Annual Preventive Maintenance | 17/Oct/2022 | 10:30 | 17/Oct/2022 | 17:00 | | PLANNED | Approved | 17-Oct-22 | 10:30 | 17-Oct-22 | 17:00 | |
| 586 | RQ10483 9 | OCC_199 | apl_sd | BAY | 404 MAIN BAY - 400 KV FATEHGARH_I I(PG)- FATEHGARH POOLING(FBTL) (FBTL) CKT-2 (FBTL) AT 400 KV FATEHGARH POOLING(FBTL) | FBTL | D | For Annual Preventive Maintenance | 13/Oct/2022 | 10:30 | 13/Oct/2022 | 17:00 | | PLANNED | Approved | 13-Oct-22 | 10:30 | 13-Oct-22 | 17:00 | |
| 587 | RQ10483 5 | OCC_199 | apl_sd | BAY | 401 MAIN BAY - 400 KV FATEHGARH_I I(PG)- FATEHGARH POOLING(FBTL) (FBTL) CKT-1 (FBTL) AT 400 KV FATEHGARH POOLING(FBTL) | FBTL | D | For Annual Preventive Maintenance | 10/Oct/2022 | 10:30 | 10/Oct/2022 | 17:00 | | PLANNED | Approved | 10-Oct-22 | 10:30 | 10-Oct-22 | 17:00 | |
| 588 | RQ10564 4 | OCC_199 | stuup_sd | BAY | 411 TIE BAY - 400KV HAPUR(UP)-MURADNAGAR_1(UP) (UNDEF) CKT-1 AND 400KV HAPUR-DASNA (UP) CKT-1 AT HAPUR(UP) | UPPTCL | D | For annual maintenance & Testing work (There is no load interruption as load will be feed by Main bay) | 18/Oct/2022 | 09:00 | 18/Oct/2022 | 13:00 | | PLANNED | Approved | 18-Oct-22 | 09:00 | 18-Oct-22 | 13:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|--------------|---------|-----------|-----|--|--------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 589 | RQ10564 5 | OCC_199 | stuup_sd | BAY | 414 TIE BAY - 400 KV GR.NOIDA_2(UPC)-GR.NOIDA(UPC) (UP) CKT-2 AND FUTURE AT 400 KV GR.NOIDA_2(UPC) | UPPTCL | D | For annual maintenance & Testing work (There is no load interruption as load will be feed by Main bay) | 13/Oct/2022 | 09:00 | 15/Oct/2022 | 13:00 | | PLANNED | Approved | 13-Oct-22 | 09:00 | 15-Oct-22 | 13:00 | |
| 590 | RQ10564 8 | OCC_199 | stuup_sd | BAY | 412 TIE BAY - 400KV BARA(UP)-MEJA TPS(MUN) (UP) CKT-2 AND FUTURE AT BARA(UP) | UPPTCL | D | For Busbar stability test | 08/Oct/2022 | 09:00 | 08/Oct/2022 | 14:00 | | PLANNED | Approved | 08-Oct-22 | 09:00 | 08-Oct-22 | 14:00 | |
| 591 | RQ10559 9 | OCC_199 | sldcrs_sd | BAY | 414 TIE BAY - 400KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1 AND FUTURE AT KAWAI SCTPS(APR) | APL | C | Circuit Breaker Overhauling | 17/Oct/2022 | 08:00 | 20/Oct/2022 | 18:00 | | PLANNED | Approved | 17-Oct-22 | 08:00 | 20-Oct-22 | 18:00 | |
| 592 | RQ10524 5 | OCC_199 | slchr_sd | BAY | 402 TIE BAY - 400/220KV 315 MVA ICT 2 AT DHANODA(HV) AND 400KV DHANODA-DAULATABAD (HV) CKT-1 | HVPNL | D | To attend the spring charging problem in TIE breaker no 402 | 15/Oct/2022 | 14:00 | 15/Oct/2022 | 19:00 | 400kV Dhanonda applied Shutdown on 400kV Dhanonda-Daultabad ckt-2, Only TIE bay no 402 | PLANNED | Approved | 15-Oct-22 | 14:00 | 15-Oct-22 | 19:00 | |
| 593 | RQ10524 6 | OCC_199 | slchr_sd | BAY | 401 MAIN BAY - 400KV DHANODA-DAULATABAD (HV) CKT-1 AT DHANODA(HV) | HVPNL | D | To attend the spring charging problem in line breaker bay no 404 | 14/Oct/2022 | 08:00 | 14/Oct/2022 | 13:00 | Bay no 404 belongs to 400kV Neemrana-Dhanoda ckt-1 | PLANNED | Approved | 14-Oct-22 | 08:00 | 14-Oct-22 | 13:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|--------------|---------|----------|-----|---|-------|---|----------|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 594 | RQ10565 1 | OCC_199 | stuup_sd | BAY | 408 TIE BAY - 400 KV AGRA FATEHBAD(U P)- FIROZABAD(P JFTL) (UP) CKT-1 (PJFTL) AND 400/220 KV 500 MVA ICT 2 AT FIROZABAD(P JFTL) AT 400 KV FIROZABAD(P JFTL) (PJFTL) | PJFTL | D | AMP WORK | 15/Oct/2022 | 08:00 | 15/Oct/2022 | 18:00 | | PLANNED | Approved | 15-Oct-22 | 08:00 | 15-Oct-22 | 18:00 | |
| 595 | RQ10565 0 | OCC_199 | stuup_sd | BAY | 405 TIE BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV FIROZABAD(P JFTL) (PJFTL) AND FUTURE AT 400 KV FIROZABAD(P JFTL) (PJFTL) | PJFTL | D | AMP WORK | 14/Oct/2022 | 08:00 | 14/Oct/2022 | 18:00 | | PLANNED | Approved | 14-Oct-22 | 08:00 | 14-Oct-22 | 18:00 | |
| 596 | RQ10565 3 | OCC_199 | stuup_sd | BAY | 404 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV FIROZABAD(P JFTL) (PJFTL) | PJFTL | D | AMP WORK | 13/Oct/2022 | 08:00 | 13/Oct/2022 | 18:00 | | PLANNED | Approved | 13-Oct-22 | 08:00 | 13-Oct-22 | 18:00 | |
| 597 | RQ10564 9 | OCC_199 | stuup_sd | BAY | 402 TIE BAY - 400/220 KV 500 MVA ICT 1 AT FIROZABAD(P JFTL) (PJFTL) AND FUTURE AT 400 KV FIROZABAD(P JFTL) (PJFTL) | PJFTL | D | AMP WORK | 12/Oct/2022 | 08:00 | 12/Oct/2022 | 18:00 | | PLANNED | Approved | 12-Oct-22 | 08:00 | 12-Oct-22 | 18:00 | |
| 598 | RQ10565 2 | OCC_199 | stuup_sd | BAY | 401 MAIN BAY - 400/220 KV 500 MVA ICT 1 AT FIROZABAD(P JFTL) (PJFTL) | PJFTL | D | AMP WORK | 11/Oct/2022 | 08:00 | 11/Oct/2022 | 18:00 | | PLANNED | Approved | 11-Oct-22 | 08:00 | 11-Oct-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|-----|---|--------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 599 | RQ105598 | OCC_199 | sldcrs_sd | BAY | 409 MAIN BAY - 63 MVAR BUS REACTOR NO 2 AT 400 KV KAWAI SCTPS(APR) | APRL | C | Annual maintenance and testing of Bay equipments (CB & CT) and Circuit Breaker Overhauling | 14/Oct/2022 | 08:00 | 16/Oct/2022 | 18:00 | | PLANNED | Approved | 14-Oct-22 | 08:00 | 16-Oct-22 | 18:00 | |
| 600 | RQ105597 | OCC_199 | sldcrs_sd | BAY | 408 TIE BAY - 63 MVAR BUS REACTOR NO 2 AT 400 KV KAWAI SCTPS(APR) AND 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2 | APRL | D | Annual maintenance and testing of Bay equipments (CB & CT) | 10/Oct/2022 | 08:00 | 10/Oct/2022 | 18:00 | | PLANNED | Approved | 10-Oct-22 | 08:00 | 10-Oct-22 | 18:00 | |
| 601 | RQ104838 | OCC_199 | apl_sd | BAY | 403 MAIN BAY - 400 KV FATEHGARH POOLING(FBT L)-ADANI RENEWPARK_SL_FGARH_FB TL (AREPRL) (AREPRL) CKT-1 (AREPRL) AT 400 KV FATEHGARH POOLING(FBT L) | AREPRL | D | For Annual Preventive Maintenance | 12/Oct/2022 | 10:30 | 12/Oct/2022 | 17:00 | | PLANNED | Approved | 12-Oct-22 | 10:30 | 12-Oct-22 | 17:00 | |
| 602 | RQ105902 | OCC_199 | sldcps_sd | BAY | 404 MAIN BAY - 400KV TALWANDI SABOO(PSG)-MUKTSAR(P) (PS) CKT-2 AT | | D | General maintenance for nut-bolt tightening, cleaning and IR of equipments. | 12/Oct/2022 | 08:00 | 12/Oct/2022 | 17:00 | | PLANNED | Approved | 12-Oct-22 | 08:00 | 12-Oct-22 | 17:00 | |
| 603 | RQ105899 | OCC_199 | sldcps_sd | BAY | 401 MAIN BAY - 400KV TALWANDI SABOO(PSG)-MUKTSAR(P) (PS) CKT-1 AT | | D | General maintenance for nut-bolt tightening, cleaning and IR of equipments. | 10/Oct/2022 | 08:00 | 10/Oct/2022 | 17:00 | | PLANNED | Approved | 10-Oct-22 | 08:00 | 10-Oct-22 | 17:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|--------------|---------|-----------|-----|---|--|---|--|-------------|-------|-------------|-------|---------------------|---------|----------|-----------|-------|-----------|-------|--|
| 604 | RQ10591 1 | OCC_199 | sldcps_sd | BAY | 406 MAIN BAY - 400KV MUKTSAR-MAKHU (PS) CKT-2 AT MUKTSAR(PS) | | D | General maintenance for nut-bolt tightening,cleaning and IR of equipments. | 07/Oct/2022 | 08:00 | 07/Oct/2022 | 17:00 | | PLANNED | Approved | 07-Oct-22 | 08:00 | 07-Oct-22 | 17:00 | |
| 605 | RQ10493 6 | OCC_199 | meja_sd | BAY | 411 TIE BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV MEJA TPS(MUN) (UPPTCL) AND 400/24 KV 750 MVA GT 2 AT MEJA TPS(MUN) AT 400 KV MEJA TPS(MUN) (UPPTCL) | | C | Annual Maintainance | 07/Oct/2022 | 08:00 | 08/Oct/2022 | 19:00 | Annual Maintainance | PLANNED | Approved | 07-Oct-22 | 08:00 | 08-Oct-22 | 19:00 | |
| 606 | RQ10493 7 | OCC_199 | meja_sd | BAY | 412 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV MEJA TPS(MUN) (UPPTCL) AND 400KV BUS 1 AT MEJA TPS(MUN) AT 400 KV MEJA TPS(MUN) (UPPTCL) | | C | Annual Maintainance | 07/Oct/2022 | 08:00 | 08/Oct/2022 | 19:00 | Annual Maintainance | PLANNED | Approved | 07-Oct-22 | 08:00 | 08-Oct-22 | 19:00 | |
| 607 | RQ10589 4 | OCC_199 | sldcps_sd | BAY | 402 TIE BAY - 400KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-1 AND 400KV MUKTSAR-MAKHU (PS) CKT-1 AT MUKTSAR(PS) | | D | General maintenance for nut-bolt tightening,cleaning and IR of equipments. | 03/Oct/2022 | 08:00 | 03/Oct/2022 | 17:00 | | PLANNED | Approved | 03-Oct-22 | 08:00 | 03-Oct-22 | 17:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-----|--|--------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 608 | RQ105596 | OCC_199 | slcrs_sd | BAY | 4152T TIE BAY - 400/220 KV 315 MVA ICT 1 AT BHILWARA(RS) AND 400 KV BHILWARA-CHITTORGARH (RS) CKT-2 AT 400 KV BHILWARA(RS) | RRVPNL | D | Routine maintenance of 400 KV Tie-1 BAY(4152T)& ASSOCIATED EQUIPMENTS | 10/Oct/2022 | 08:00 | 10/Oct/2022 | 18:00 | | PLANNED | Approved | 10-Oct-22 | 08:00 | 10-Oct-22 | 18:00 | |
| 609 | RQ105756 | OCC_199 | cpcc1_sd | BAY | 411 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL) (PKTSL) AND FUTURE AT 400 KV KHETRI (PKTSL) (PKTSL) | PKTSL | C | Bay extension work under PBTSL (Shutdown requested by KEC)- Augmentation work of CRP | 10/Oct/2022 | 08:00 | 17/Oct/2022 | 18:00 | | PLANNED | Approved | 10-Oct-22 | 08:00 | 17-Oct-22 | 18:00 | |
| 610 | RQ105938 | OCC_199 | bbmb_sd | BAY | 407 TIE BAY - 400KV PANCHKULA(PG)- PANIPAT(BB) (BB) CKT-1 AND 400KV DADRI(NT)- PANIPAT(BB) (PG) CKT-2 AT PANIPAT(BB) | BBMB | D | Half Yearly Mtc.. | 04/Oct/2022 | 08:00 | 04/Oct/2022 | 18:00 | | PLANNED | Approved | 04-Oct-22 | 08:00 | 04-Oct-22 | 18:00 | |
| 611 | RQ105939 | OCC_199 | bbmb_sd | BAY | 404 MAIN BAY - 400KV DEHAR(BB)- PANCHKULA(PG) (BB) CKT-1 AT DEHAR(BB) | BBMB | D | Annual mtc works and replacement of defective jumper of yellow phase between isolator no.411 and breaker X-4. | 03/Oct/2022 | 08:00 | 04/Oct/2022 | 18:00 | | PLANNED | Approved | 03-Oct-22 | 08:00 | 04-Oct-22 | 18:00 | |
| 612 | RQ105937 | OCC_199 | bbmb_sd | BAY | X2 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT PANIPAT(BB) (BBMB) | BBMB | D | Half Yearly Mtc.. | 03/Oct/2022 | 08:00 | 03/Oct/2022 | 18:00 | | PLANNED | Approved | 03-Oct-22 | 08:00 | 03-Oct-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-------------|---|---------------|---|---------------------------------------|-------------|-------|-------------|-------|-------------------|---------|----------|-----------|-------|-----------|-------|--|
| 613 | RQ105436 | OCC_199 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 5 AT FATEHGARH_I I(PG) | POWER GRID | D | FOR AMP WORK | 28/Oct/2022 | 17:00 | 29/Oct/2022 | 23:00 | | PLANNED | Approved | 28-Oct-22 | 17:00 | 29-Oct-22 | 23:00 | |
| 614 | RQ105431 | OCC_199 | cpcc1_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT BASSI(PG) | POWER GRID | D | FOR AMP WORK | 28/Oct/2022 | 08:00 | 28/Oct/2022 | 18:00 | | PLANNED | Approved | 28-Oct-22 | 08:00 | 28-Oct-22 | 18:00 | |
| 615 | RQ105280 | OCC_199 | cpcc2_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT PANIPAT(BB) | POWER GRID | D | For ICT-2 at BBMB Panipat AMP | 27/Oct/2022 | 09:00 | 27/Oct/2022 | 18:00 | Kindly Approve | PLANNED | Approved | 27-Oct-22 | 09:00 | 27-Oct-22 | 18:00 | |
| 616 | RQ105440 | OCC_199 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT FATEHGARH_I I(PG) | POWER GRID | D | FOR AMP WORK | 23/Oct/2022 | 17:00 | 24/Oct/2022 | 23:00 | | PLANNED | Approved | 23-Oct-22 | 17:00 | 24-Oct-22 | 23:00 | |
| 617 | RQ105438 | OCC_199 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT FATEHGARH_I I(PG) | POWER GRID | D | For AMP Work | 21/Oct/2022 | 17:00 | 22/Oct/2022 | 23:00 | | PLANNED | Approved | 21-Oct-22 | 17:00 | 22-Oct-22 | 23:00 | |
| 618 | RQ105444 | OCC_199 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT TUGHLAKABA D(PG) | POWER GRID | D | FOR AMP WORK | 21/Oct/2022 | 08:00 | 21/Oct/2022 | 18:00 | | PLANNED | Approved | 21-Oct-22 | 08:00 | 21-Oct-22 | 18:00 | |
| 619 | RQ105793 | OCC_199 | cpcc2_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 3 AT LUDHIANA(P G) | POWER GRID | D | For AMP works. | 20/Oct/2022 | 09:00 | 20/Oct/2022 | 17:30 | Kindly Approve | PLANNED | Approved | 20-Oct-22 | 09:00 | 20-Oct-22 | 17:30 | |
| 620 | RQ105278 | OCC_199 | cpcc2_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT ABDULLAPUR (PG) | POWER GRID | D | For ICT-1 AMP work | 20/Oct/2022 | 08:00 | 20/Oct/2022 | 18:00 | Kindly Approve | PLANNED | Approved | 20-Oct-22 | 08:00 | 20-Oct-22 | 18:00 | |
| 621 | RQ105437 | OCC_199 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT FATEHGARH_I I(PG) | POWER GRID | D | FOR AMP WORK | 19/Oct/2022 | 17:00 | 20/Oct/2022 | 23:00 | | PLANNED | Approved | 19-Oct-22 | 17:00 | 20-Oct-22 | 23:00 | |
| 622 | RQ105874 | OCC_199 | cpcc2_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT KISHENPUR(P G) | POWER GRID | D | Isolator MOM Box Retrofotting Work | 18/Oct/2022 | 09:00 | 18/Oct/2022 | 18:00 | Kindly Approve | PLANNED | Approved | 18-Oct-22 | 09:00 | 18-Oct-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|--------------|---------|----------|-------------|---|---------------|---|--|-------------|-------|-------------|-------|-------------------|---------|----------|-----------|-------|-----------|-------|--|
| 623 | RQ10544 1 | OCC_199 | cpcc1_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT ROORKEE(PG) | POWER GRID | D | FOR AMP WORK | 18/Oct/2022 | 08:00 | 18/Oct/2022 | 18:00 | | PLANNED | Approved | 18-Oct-22 | 08:00 | 18-Oct-22 | 18:00 | |
| 624 | RQ10544 2 | OCC_199 | cpcc1_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT SIKAR(PG) | POWER GRID | D | FOR AMP WORK | 18/Oct/2022 | 08:00 | 18/Oct/2022 | 18:00 | | PLANNED | Approved | 18-Oct-22 | 08:00 | 18-Oct-22 | 18:00 | |
| 625 | RQ10528 9 | OCC_199 | cpcc2_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 4 AT AMRITSAR(PG) | POWER GRID | D | For AMP works. | 17/Oct/2022 | 10:00 | 17/Oct/2022 | 18:00 | Kindly Approve | PLANNED | Approved | 17-Oct-22 | 10:00 | 17-Oct-22 | 18:00 | |
| 626 | RQ10587 3 | OCC_199 | cpcc2_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT KISHENPUR(PG) | POWER GRID | D | Isolator MOM Box Retrofotting Work | 17/Oct/2022 | 09:00 | 17/Oct/2022 | 18:00 | Kindly Approve | PLANNED | Approved | 17-Oct-22 | 09:00 | 17-Oct-22 | 18:00 | |
| 627 | RQ10545 0 | OCC_199 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT JAIPUR SOUTH(PG) | POWER GRID | D | FOR AMP WORK | 17/Oct/2022 | 08:00 | 17/Oct/2022 | 18:00 | | PLANNED | Approved | 17-Oct-22 | 08:00 | 17-Oct-22 | 18:00 | |
| 628 | RQ10545 5 | OCC_199 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT MANDOLA(PG) | POWER GRID | C | Retrofitment of existing 20989L Isolator By DTL | 15/Oct/2022 | 08:00 | 19/Oct/2022 | 18:00 | | PLANNED | Approved | 15-Oct-22 | 08:00 | 19-Oct-22 | 18:00 | Subject to Delhi consent/One ICT shutdown may be given on a day |
| 629 | RQ10543 0 | OCC_199 | cpcc1_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT KANKROLI(PG) | POWER GRID | D | FOR AMP WORK | 14/Oct/2022 | 08:00 | 14/Oct/2022 | 18:00 | | PLANNED | Approved | 14-Oct-22 | 08:00 | 14-Oct-22 | 18:00 | |
| 630 | RQ10509 8 | OCC_199 | cpcc3_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT AGRA(PG) | POWER GRID | D | AMP Works | 12/Oct/2022 | 10:00 | 12/Oct/2022 | 18:00 | | PLANNED | Approved | 12-Oct-22 | 10:00 | 12-Oct-22 | 18:00 | |
| 631 | RQ10580 2 | OCC_199 | cpcc2_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT PANCHKULA(PG) | POWER GRID | D | For AMP works. | 12/Oct/2022 | 09:30 | 12/Oct/2022 | 17:30 | Kindly Approve | PLANNED | Approved | 12-Oct-22 | 09:30 | 12-Oct-22 | 17:30 | |
| 632 | RQ10579 2 | OCC_199 | cpcc2_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 3 AT KAITHAL(PG) | POWER GRID | D | For AMP works. | 12/Oct/2022 | 09:00 | 12/Oct/2022 | 16:30 | Kindly Approve | PLANNED | Approved | 12-Oct-22 | 09:00 | 12-Oct-22 | 16:30 | |
| 633 | RQ10544 6 | OCC_199 | cpcc1_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT MEERUT(PG) | POWER GRID | D | For checking low oil level of R phase IV Bushing | 12/Oct/2022 | 09:00 | 12/Oct/2022 | 12:00 | | PLANNED | Approved | 12-Oct-22 | 09:00 | 12-Oct-22 | 12:00 | |

| | | | | | | | | | | | | | | | | | | | | | |
|-----|--------------|---------|----------|-------------|--|---------------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|-----------------------------|
| 634 | RQ10544 8 | OCC_199 | cpcc1_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT KOTPUTLI(PG) | POWER GRID | D | FOR AMP WORK | 12/Oct/2022 | 08:00 | 12/Oct/2022 | 18:00 | | PLANNED | Approved | 12-Oct-22 | 08:00 | 12-Oct-22 | 18:00 | | |
| 635 | RQ10545 2 | OCC_199 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT MANDOLA(P G) | POWER GRID | D | FOR AMP WORK | 11/Oct/2022 | 08:00 | 11/Oct/2022 | 18:00 | | PLANNED | Approved | 11-Oct-22 | 08:00 | 11-Oct-22 | 18:00 | Subject to Delhi consent/One ICT shutdown may be given on a day | |
| 636 | RQ10544 3 | OCC_199 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT TUGHLAKABA D(PG) | POWER GRID | D | FOR AMP WORK | 11/Oct/2022 | 08:00 | 11/Oct/2022 | 18:00 | | PLANNED | Approved | 11-Oct-22 | 08:00 | 11-Oct-22 | 18:00 | | |
| 637 | RQ10594 3 | OCC_199 | bbmb_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT PANIPAT(BB) | POWER GRID | D | Half Yearly Mtc.. | 11/Oct/2022 | 08:00 | 11/Oct/2022 | 18:00 | | PLANNED | Rejected | | | | | | Powergrid denied consent |
| 638 | RQ10509 7 | OCC_199 | cpcc3_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT AGRA(PG) | POWER GRID | D | AMP Works | 10/Oct/2022 | 10:00 | 10/Oct/2022 | 18:00 | | PLANNED | Approved | 10-Oct-22 | 10:00 | 10-Oct-22 | 18:00 | | |
| 639 | RQ10544 7 | OCC_199 | cpcc1_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT KOTPUTLI(PG) | POWER GRID | D | FOR AMP WORK | 10/Oct/2022 | 08:00 | 10/Oct/2022 | 18:00 | | PLANNED | Approved | 10-Oct-22 | 08:00 | 10-Oct-22 | 18:00 | | |
| 640 | RQ10542 8 | OCC_199 | cpcc1_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT NEEMRANA(P G) | POWER GRID | D | FOR AMP WORK | 10/Oct/2022 | 08:00 | 10/Oct/2022 | 18:00 | | PLANNED | Approved | 10-Oct-22 | 08:00 | 10-Oct-22 | 18:00 | | |
| 641 | RQ10544 9 | OCC_199 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT JAIPUR SOUTH(PG) | POWER GRID | D | FOR AMP WORK | 10/Oct/2022 | 08:00 | 10/Oct/2022 | 18:00 | | PLANNED | Approved | 10-Oct-22 | 08:00 | 10-Oct-22 | 18:00 | | |
| 642 | RQ10545 4 | OCC_199 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 4 AT MANDOLA(P G) | POWER GRID | D | For AMP Work | 10/Oct/2022 | 08:00 | 10/Oct/2022 | 18:00 | | PLANNED | Approved | 10-Oct-22 | 08:00 | 10-Oct-22 | 18:00 | Subject to Delhi consent/One ICT shutdown may be given on a day | |
| 643 | RQ10545 7 | OCC_199 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT MANDOLA(P G) | POWER GRID | C | Retrofitment of existing 21589L Isolator By DTL | 10/Oct/2022 | 08:00 | 14/Oct/2022 | 18:00 | | PLANNED | Approved | 10-Oct-22 | 08:00 | 14-Oct-22 | 18:00 | Subject to Delhi consent/One ICT shutdown may be given on a day | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-------------|--|------------|---|---|-------------|-------|-------------|-------|----------------|---------|----------|-----------|-------|-----------|-------|---|
| 644 | RQ105429 | OCC_199 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT NEEMRANA(PG) | POWER GRID | D | FOR AMP WORK | 08/Oct/2022 | 08:00 | 08/Oct/2022 | 18:00 | | PLANNED | Approved | 08-Oct-22 | 08:00 | 08-Oct-22 | 18:00 | |
| 645 | RQ105433 | OCC_199 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT MANDOLA(PG) | POWER GRID | D | FOR AMP WORK | 08/Oct/2022 | 08:00 | 08/Oct/2022 | 18:00 | | PLANNED | Approved | 08-Oct-22 | 08:00 | 08-Oct-22 | 18:00 | Subject to Delhi consent/One ICT shutdown may be given on a day |
| 646 | RQ105439 | OCC_199 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 4 AT FATEHGARH_I(PG) | POWER GRID | D | FOR AMP WORK | 07/Oct/2022 | 17:00 | 17/Oct/2022 | 23:00 | | PLANNED | Approved | 07-Oct-22 | 17:00 | 17-Oct-22 | 23:00 | |
| 647 | RQ105293 | OCC_199 | cpcc2_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT PARBATI POOLING BANALA(PG) | POWER GRID | D | For ICT and Bay AMP works. | 07/Oct/2022 | 10:00 | 07/Oct/2022 | 17:00 | Kindly Approve | PLANNED | Approved | 07-Oct-22 | 10:00 | 07-Oct-22 | 16:00 | Subject to HP/Chhaur consent could be given |
| 648 | RQ105851 | OCC_199 | cpcc2_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 3 AT SAMBA(PG) | POWER GRID | D | For ICT AMP works. | 07/Oct/2022 | 09:00 | 07/Oct/2022 | 17:30 | Kindly Approve | PLANNED | Approved | 07-Oct-22 | 09:00 | 07-Oct-22 | 17:30 | |
| 649 | RQ105433 | OCC_199 | cpcc1_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT SONIPAT(PG) | POWER GRID | D | FOR AMP WORK | 07/Oct/2022 | 08:00 | 07/Oct/2022 | 18:00 | | PLANNED | Approved | 07-Oct-22 | 08:00 | 07-Oct-22 | 18:00 | |
| 650 | RQ105434 | OCC_199 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 5 AT BHADLA(PG) | POWER GRID | D | Construction work of Tertiary | 06/Oct/2022 | 16:00 | 06/Oct/2022 | 23:00 | | PLANNED | Approved | 06-Oct-22 | 17:00 | 06-Oct-22 | 23:00 | Shutdown could be given from 1700 Hrs |
| 651 | RQ105782 | OCC_199 | cpcc2_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT JALANDHAR(PG) | POWER GRID | D | For ICT AMP works. | 06/Oct/2022 | 09:00 | 06/Oct/2022 | 19:00 | Kindly Approve | PLANNED | Approved | 06-Oct-22 | 09:00 | 06-Oct-22 | 19:00 | |
| 652 | RQ106041 | OCC_199 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 4 AT FATEHGARH_I(PG) | POWER GRID | D | For erection of LM tower and commissioning works in TBC Bay | 05/Oct/2022 | 17:00 | 15/Oct/2022 | 23:00 | | PLANNED | Approved | 05-Oct-22 | 17:00 | 15-Oct-22 | 23:00 | |
| 653 | RQ106040 | OCC_199 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 5 AT FATEHGARH_I(PG) | POWER GRID | D | For erection of LM tower and commissioning works in TBC Bay | 05/Oct/2022 | 17:00 | 15/Oct/2022 | 23:00 | | PLANNED | Approved | 05-Oct-22 | 17:00 | 15-Oct-22 | 23:00 | |
| 654 | RQ105435 | OCC_199 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 4 AT BHADLA(PG) | POWER GRID | D | Construction work of Tertiary | 05/Oct/2022 | 16:00 | 05/Oct/2022 | 23:00 | | PLANNED | Approved | 05-Oct-22 | 17:00 | 05-Oct-22 | 23:00 | Shutdown could be given from 1700 Hrs |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-------------|--|---------------|---|--|-------------|-------|-------------|-------|---|---------|----------|-----------|-------|-----------|-------|--|
| 655 | RQ105445 | OCC_199 | cpcc1_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT KOTA(PG) | POWER GRID | D | To rectification of issue related with core insulation epoxy plate | 05/Oct/2022 | 08:00 | 05/Oct/2022 | 18:00 | | PLANNED | Approved | 05-Oct-22 | 08:00 | 05-Oct-22 | 18:00 | |
| 656 | RQ105456 | OCC_199 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT MANDOLA(P G) | POWER GRID | C | Retrofitment of existing 21289L Isolator By DTL | 05/Oct/2022 | 08:00 | 09/Oct/2022 | 18:00 | | PLANNED | Approved | 05-Oct-22 | 08:00 | 09-Oct-22 | 18:00 | Subject to Delhi consent/One ICT shutdown may be given on a day |
| 657 | RQ104990 | OCC_199 | cpcc3_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT KANPUR(PG) | POWER GRID | D | AMP Works | 04/Oct/2022 | 10:00 | 04/Oct/2022 | 18:00 | | PLANNED | Approved | 04-Oct-22 | 10:00 | 04-Oct-22 | 18:00 | |
| 658 | RQ105292 | OCC_199 | cpcc2_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT PARBATI POOLING BANALA(PG) | POWER GRID | D | For ICT and Bay AMP works. | 04/Oct/2022 | 10:00 | 04/Oct/2022 | 17:00 | Kindly Approve | PLANNED | Approved | 04-Oct-22 | 10:00 | 04-Oct-22 | 16:00 | Subject to HP/Chhour consent could be given |
| 659 | RQ105781 | OCC_199 | cpcc2_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT JALANDHAR(P G) | POWER GRID | D | For ICT AMP works. | 04/Oct/2022 | 09:00 | 04/Oct/2022 | 19:00 | Kindly Approve | PLANNED | Approved | 04-Oct-22 | 09:00 | 04-Oct-22 | 19:00 | |
| 660 | RQ105427 | OCC_199 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 7 AT BHADLA(PG) | POWER GRID | D | FOR AMP WORK | 03/Oct/2022 | 16:00 | 03/Oct/2022 | 23:00 | | PLANNED | Approved | 03-Oct-22 | 17:00 | 03-Oct-22 | 23:00 | Shutdown could be given from 1700 Hrs |
| 661 | RQ104989 | OCC_199 | cpcc3_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT KANPUR(PG) | POWER GRID | D | AMP Works | 03/Oct/2022 | 10:00 | 03/Oct/2022 | 18:00 | | PLANNED | Approved | 03-Oct-22 | 10:00 | 03-Oct-22 | 18:00 | |
| 662 | RQ105677 | OCC_199 | slcdv_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 3 AT BAWANA(DV) | POWER GRID | D | To carry out Capcitanace and tan delta testing of Ict ,CT , CVt as per PMS | 03/Oct/2022 | 09:00 | 03/Oct/2022 | 15:00 | PGCIL consent required and load shall be shifted to ICT -I, IV ,V & Vi | PLANNED | Rejected | | | | | Powergrid denied consent because AMP already completed |
| 663 | RQ105432 | OCC_199 | cpcc1_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT BASSI(PG) | POWER GRID | C | Complete Overhauling work of ICT-02 | 03/Oct/2022 | 08:00 | 16/Oct/2022 | 18:00 | | PLANNED | Approved | 03-Oct-22 | 08:00 | 16-Oct-22 | 18:00 | |
| 664 | RQ105451 | OCC_199 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 4 AT BALLABHGAR H(PG) | POWER GRID | C | For 220KV side CB overhauling work. | 03/Oct/2022 | 08:00 | 05/Oct/2022 | 18:00 | | PLANNED | Approved | 03-Oct-22 | 08:00 | 05-Oct-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|-------------|--|------------|---|---|-------------|-------|-------------|-------|----------------------------------|---------|----------|-----------|-------|-----------|-------|---|
| 665 | RQ105426 | OCC_199 | cpcc1_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT MAHARANIBAGH(PG) | POWER GRID | D | AMP work | 01/Oct/2022 | 08:00 | 01/Oct/2022 | 18:00 | Kindly approve for dt 27.09.2022 | PLANNED | Approved | 01-Oct-22 | 08:00 | 01-Oct-22 | 18:00 | Subject to Delhi consent/May be taken on weekend with prior approval of Delhi |
| 666 | RQ105458 | OCC_199 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 4 AT MANDOLA(PG) | POWER GRID | C | Retrofitment of existing 20789L Isolator By DTL | 01/Oct/2022 | 08:00 | 04/Oct/2022 | 18:00 | | PLANNED | Approved | 01-Oct-22 | 08:00 | 04-Oct-22 | 18:00 | Subject to Delhi consent/One ICT shutdown may be given on a day |
| 667 | RQ105498 | OCC_199 | sldcps_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT MUKTSAR(PS) | PSTCL | D | General maintenance for nut-bolt tightening, cleaning and IR of equipments. | 28/Oct/2022 | 08:00 | 28/Oct/2022 | 18:00 | | PLANNED | Approved | 28-Oct-22 | 08:00 | 28-Oct-22 | 18:00 | |
| 668 | RQ105490 | OCC_199 | sldcps_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 4 AT RAJPURA(PS) | PSTCL | D | For installation of HVWSS on ICT & Annual maintenance of ICT bays/ equipments. | 24/Oct/2022 | 08:00 | 31/Oct/2022 | 18:00 | | PLANNED | Approved | 24-Oct-22 | 08:00 | 31-Oct-22 | 18:00 | |
| 669 | RQ105497 | OCC_199 | sldcps_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT NAKODAR(PSG) | PSTCL | D | Periodic Maintenance | 20/Oct/2022 | 08:00 | 20/Oct/2022 | 18:00 | | PLANNED | Approved | 20-Oct-22 | 08:00 | 20-Oct-22 | 18:00 | |
| 670 | RQ105494 | OCC_199 | sldcps_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT DHURI(PS) | PSTCL | D | Maintenance of 406 89L, 406 89A isolator, Maintenance of ICT Bushing Clamps, 220 kV Output Bus bar , Transformer Cleaning | 20/Oct/2022 | 08:00 | 21/Oct/2022 | 18:00 | | PLANNED | Approved | 20-Oct-22 | 08:00 | 21-Oct-22 | 18:00 | |
| 671 | RQ105496 | OCC_199 | sldcps_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT NAKODAR(PSG) | PSTCL | D | Periodic Maintenance | 18/Oct/2022 | 08:00 | 18/Oct/2022 | 18:00 | | PLANNED | Approved | 18-Oct-22 | 08:00 | 18-Oct-22 | 18:00 | |
| 672 | RQ105495 | OCC_199 | sldcps_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT DHURI(PS) | PSTCL | D | Maintenance of 202 89L, 202 89C , CT 202, CB 202, | 17/Oct/2022 | 08:00 | 17/Oct/2022 | 18:00 | | PLANNED | Approved | 17-Oct-22 | 08:00 | 17-Oct-22 | 18:00 | |
| 673 | RQ105489 | OCC_199 | sldcps_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT RAJPURA(PS) | PSTCL | D | For installation of HVWSS on ICT & Annual maintenance of ICT bays/ equipments. | 16/Oct/2022 | 08:00 | 23/Oct/2022 | 18:00 | | PLANNED | Approved | 16-Oct-22 | 08:00 | 23-Oct-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|-------------|--|--------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 674 | RQ105493 | OCC_199 | sldcps_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT DHURI(PS) | PSTCL | D | Maintenance of 205 89L, 205 89C , CT 205, CB 205, | 14/Oct/2022 | 08:00 | 14/Oct/2022 | 18:00 | | PLANNED | Approved | 14-Oct-22 | 08:00 | 14-Oct-22 | 18:00 | |
| 675 | RQ105488 | OCC_199 | sldcps_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT MAKHU(PS) | PSTCL | D | Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels | 11/Oct/2022 | 08:00 | 11/Oct/2022 | 18:00 | | PLANNED | Approved | 11-Oct-22 | 08:00 | 11-Oct-22 | 18:00 | |
| 676 | RQ105491 | OCC_199 | sldcps_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT RAJPURA(PS) | PSTCL | D | For installation of HVWSS on ICT & Annual maintenance of ICT bays/ equipments. | 08/Oct/2022 | 08:00 | 15/Oct/2022 | 18:00 | | PLANNED | Approved | 08-Oct-22 | 08:00 | 15-Oct-22 | 18:00 | |
| 677 | RQ105486 | OCC_199 | sldcps_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT MAKHU(PS) | PSTCL | D | Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels | 06/Oct/2022 | 08:00 | 06/Oct/2022 | 18:00 | | PLANNED | Approved | 06-Oct-22 | 08:00 | 06-Oct-22 | 18:00 | |
| 678 | RQ105487 | OCC_199 | sldcps_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT MAKHU(PS) | PSTCL | D | Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels | 04/Oct/2022 | 08:00 | 04/Oct/2022 | 18:00 | | PLANNED | Approved | 04-Oct-22 | 08:00 | 04-Oct-22 | 18:00 | |
| 679 | RQ105600 | OCC_199 | stuuup_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT GR.NOIDA(UP C) | UPPTCL | D | For routine test and general Maintenance work work | 20/Oct/2022 | 10:30 | 20/Oct/2022 | 16:00 | There will be no any supply interruption due to this shut down .Load of sub station will be feed through 1X315,400/2 20/33KV MVA ICT I and 2X500 MVA 400/220/33 KV ICT-5th & 6th. | PLANNED | Approved | 20-Oct-22 | 10:30 | 20-Oct-22 | 16:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-------------|--|--------|---|--|-------------|-------|-------------|-------|---|---------|----------|-----------|-------|-----------|-------|--|
| 680 | RQ105510 | OCC_199 | stuup_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT ALIGARH(UP) | UPPTCL | D | Preventive Maintenance of ICT and Its Associated bays. | 20/Oct/2022 | 08:00 | 20/Oct/2022 | 18:00 | | PLANNED | Approved | 20-Oct-22 | 08:00 | 20-Oct-22 | 18:00 | |
| 681 | RQ105535 | OCC_199 | stuup_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 4 AT SARNATH(UP) | UPPTCL | D | for general maintenance & testing of Event logger alarm status. | 18/Oct/2022 | 09:00 | 18/Oct/2022 | 18:00 | During this shut down there is no power flow through aforesaid ICT. | PLANNED | Approved | 18-Oct-22 | 09:00 | 18-Oct-22 | 18:00 | |
| 682 | RQ105538 | OCC_199 | stuup_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT AZAMGARH(UP) | UPPTCL | D | For Attending Hot Point and pre-festival maintenance of ICT-II and its Bay at 400kV SS Azamgarh | 18/Oct/2022 | 08:00 | 18/Oct/2022 | 18:00 | | PLANNED | Approved | 18-Oct-22 | 08:00 | 18-Oct-22 | 18:00 | |
| 683 | RQ105517 | OCC_199 | stuup_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT AGRA(UP) | UPPTCL | C | Retrofitting of Relays and Preventive maintenance of ICT and bay | 17/Oct/2022 | 09:00 | 18/Oct/2022 | 19:00 | | PLANNED | Approved | 17-Oct-22 | 09:00 | 18-Oct-22 | 19:00 | |
| 684 | RQ105521 | OCC_199 | stuup_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT LUCKNOW(UP) | UPPTCL | D | For Preventive Maintenance of the Transformer and Transformer Bay (both 400 KV & 220 KV Side)at 400 KV S/S, Sarojini Nagar, Lucknow | 17/Oct/2022 | 09:00 | 17/Oct/2022 | 18:00 | | PLANNED | Approved | 17-Oct-22 | 09:00 | 17-Oct-22 | 18:00 | |
| 685 | RQ105594 | OCC_199 | stuup_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT MORADABAD (UP) | UPPTCL | D | Annual Routine testing of protection system and General maintenance ,checking & tightening of clamps and connectors of complete bay H.V. & L.V. side ,including transformer bushing clamps | 17/Oct/2022 | 09:00 | 18/Oct/2022 | 18:00 | | PLANNED | Approved | 17-Oct-22 | 09:00 | 18-Oct-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|--------------|---------|----------|-------------|--|--------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 686 | RQ10561 2 | OCC_199 | stuup_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 5 AT GR.NOIDA(UP C) | UPPTCL | D | For routine test and general Maintenance work work | 16/Oct/2022 | 10:30 | 16/Oct/2022 | 16:00 | There will be no any supply interruption due to this shut down .Load of sub station will be feed through P312X315,4 00/220/33K V MVA ICT I&II and 1X500 MVA 400/220/33 KV ICT-5th. | PLANNED | Approved | 16-Oct-22 | 10:30 | 16-Oct-22 | 16:00 | |
| 687 | RQ10553 4 | OCC_199 | stuup_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT SARNATH(UP) | UPPTCL | D | For tightening of Bus Isolator | 16/Oct/2022 | 09:00 | 16/Oct/2022 | 16:00 | During this shut down 500 MVA ICT - II will be charged through Bus Transfer. | PLANNED | Approved | 16-Oct-22 | 09:00 | 16-Oct-22 | 16:00 | |
| 688 | RQ10553 3 | OCC_199 | stuup_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 3 AT SARNATH(UP) | UPPTCL | D | For attending hot points and pantograph isolator | 15/Oct/2022 | 15:00 | 15/Oct/2022 | 18:00 | During this shut down 315 MVA ICT - I will be charged through Bus Transfer. | PLANNED | Approved | 15-Oct-22 | 15:00 | 15-Oct-22 | 18:00 | |
| 689 | RQ10561 1 | OCC_199 | stuup_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT PANKI(UP) | UPPTCL | D | Bay Tightening & Replacement of LV Side Y Phase Isolator Clamps. | 15/Oct/2022 | 10:00 | 15/Oct/2022 | 17:00 | | PLANNED | Approved | 15-Oct-22 | 10:00 | 15-Oct-22 | 17:00 | |
| 690 | RQ10553 6 | OCC_199 | stuup_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT SARNATH(UP) | UPPTCL | D | For attending hot points and pantograph isolator | 15/Oct/2022 | 09:00 | 15/Oct/2022 | 13:00 | During this shut down 315 MVA ICT - I will be charged through Bus Transfer. | PLANNED | Approved | 15-Oct-22 | 09:00 | 15-Oct-22 | 13:00 | |
| 691 | RQ10553 9 | OCC_199 | stuup_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT AZAMGARH(U P) | UPPTCL | D | For Attending Hot Point and pre- festival maintenance of ICT-I and its Bay at 400kv SS Azamgarh | 15/Oct/2022 | 08:00 | 15/Oct/2022 | 18:00 | | PLANNED | Approved | 15-Oct-22 | 08:00 | 15-Oct-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-------------|--|--------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 692 | RQ105581 | OCC_199 | stuup_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 3 AT BAREILLY(UP) | UPPTCL | D | preventive maintenance | 13/Oct/2022 | 08:00 | 13/Oct/2022 | 18:00 | | PLANNED | Approved | 13-Oct-22 | 08:00 | 13-Oct-22 | 18:00 | |
| 693 | RQ105590 | OCC_199 | stuup_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT BAREILLY(UP) | UPPTCL | D | preventive maintenance | 12/Oct/2022 | 08:00 | 14/Oct/2022 | 18:00 | | PLANNED | Approved | 12-Oct-22 | 08:00 | 14-Oct-22 | 18:00 | |
| 694 | RQ105518 | OCC_199 | stuup_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT AGRA(UP) | UPPTCL | C | Retrofitting of Relays and Preventive maintenance of ICT and bay | 11/Oct/2022 | 09:00 | 12/Oct/2022 | 19:00 | | PLANNED | Approved | 11-Oct-22 | 09:00 | 12-Oct-22 | 19:00 | |
| 695 | RQ105523 | OCC_199 | stuup_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 5 AT AGRA(UP) | UPPTCL | D | Preventive maintenance of ICT and bay | 10/Oct/2022 | 10:00 | 10/Oct/2022 | 17:00 | | PLANNED | Approved | 10-Oct-22 | 10:00 | 10-Oct-22 | 17:00 | |
| 696 | RQ105593 | OCC_199 | stuup_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT MORADABAD (UP) | UPPTCL | D | Annual Routine testing of protection system and General maintenance ,checking & tightening of clamps and connectors of complete bay H.V. & L.V. side,including transformer bushing clamps | 10/Oct/2022 | 09:30 | 11/Oct/2022 | 18:00 | | PLANNED | Approved | 10-Oct-22 | 09:30 | 11-Oct-22 | 18:00 | |
| 697 | RQ105520 | OCC_199 | stuup_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT LUCKNOW(UP) | UPPTCL | D | For Annual Protection Testing and Preventive Maintenance of Transformer & Transformer Bay (both 400 KV & 220 KV Side) at 400 KV S/S Sarojini Nagar, Lucknow | 10/Oct/2022 | 09:00 | 10/Oct/2022 | 18:00 | | PLANNED | Approved | 10-Oct-22 | 09:00 | 10-Oct-22 | 18:00 | |
| 698 | RQ105537 | OCC_199 | stuup_sd | TRANSFORMER | 400/132 KV 200 MVA ICT 2 AT MASOLI(UP) | UPPTCL | D | Routine testing and maintenance | 07/Oct/2022 | 09:00 | 07/Oct/2022 | 14:00 | | PLANNED | Approved | 07-Oct-22 | 09:00 | 07-Oct-22 | 14:00 | |
| 699 | RQ105610 | OCC_199 | stuup_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 3 AT MURADNAGAR_1(UP) | UPPTCL | D | Routine testing and General maintenance of bay | 03/Oct/2022 | 09:00 | 04/Oct/2022 | 18:00 | | PLANNED | Approved | 03-Oct-22 | 09:00 | 04-Oct-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|--------------|---------|----------|-------------|--|--------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 700 | RQ10558 2 | OCC_199 | stuup_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT BAREILLY(UP) | UPPTCL | D | preventive maintenace | 03/Oct/2022 | 08:00 | 03/Oct/2022 | 18:00 | | PLANNED | Approved | 03-Oct-22 | 08:00 | 03-Oct-22 | 18:00 | |
| 701 | RQ10560 5 | OCC_199 | stuup_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT MURADNAGA R_1(UP) | UPPTCL | D | Routine testing and General maintenance of bay | 01/Oct/2022 | 09:00 | 02/Oct/2022 | 18:00 | | PLANNED | Approved | 01-Oct-22 | 09:00 | 02-Oct-22 | 18:00 | |
| 702 | RQ10524 9 | OCC_199 | slchr_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 3 AT DHANODA(H V) | HVPNL | D | To verify BI, BO & Protection signals in SAS | 20/Oct/2022 | 09:00 | 20/Oct/2022 | 19:00 | | PLANNED | Approved | 20-Oct-22 | 09:00 | 20-Oct-22 | 19:00 | |
| 703 | RQ10524 8 | OCC_199 | slchr_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT DHANODA(H V) | HVPNL | D | To verify BI, BO & Protection signals in SAS | 19/Oct/2022 | 09:00 | 19/Oct/2022 | 19:00 | | PLANNED | Approved | 19-Oct-22 | 09:00 | 19-Oct-22 | 19:00 | |
| 704 | RQ10524 7 | OCC_199 | slchr_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT DHANODA(H V) | HVPNL | D | To verify BI, BO & Protection signals in SAS | 18/Oct/2022 | 09:00 | 18/Oct/2022 | 19:00 | | PLANNED | Approved | 18-Oct-22 | 09:00 | 18-Oct-22 | 19:00 | |
| 705 | RQ10519 4 | OCC_199 | slchr_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT DEEPALPUR(J HKT) | HVPNL | D | To attend the hot point in expansion clamp of CB | 03/Oct/2022 | 10:00 | 03/Oct/2022 | 16:00 | | PLANNED | Approved | 03-Oct-22 | 10:00 | 03-Oct-22 | 16:00 | |
| 706 | RQ10525 1 | OCC_199 | slchr_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT NUHIAWALI(HV) | HVPNL | D | To attend the seepage on ICT | 01/Oct/2022 | 14:00 | 01/Oct/2022 | 17:00 | | PLANNED | Approved | 01-Oct-22 | 14:00 | 01-Oct-22 | 17:00 | |
| 707 | RQ10525 0 | OCC_199 | slchr_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT NUHIAWALI(HV) | HVPNL | D | To attend the seepage on ICT | 01/Oct/2022 | 10:00 | 01/Oct/2022 | 13:00 | | PLANNED | Approved | 01-Oct-22 | 10:00 | 01-Oct-22 | 13:00 | |
| 708 | RQ10580 4 | OCC_199 | slcdv_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT LONI HARSH VIHAR(DV) | DTL | C | For rectification of hydraulic oil leakage in CB hydraulic mechanism | 17/Oct/2022 | 10:00 | 19/Oct/2022 | 18:00 | | PLANNED | Approved | 17-Oct-22 | 10:00 | 19-Oct-22 | 18:00 | |
| 709 | RQ10580 5 | OCC_199 | slcdv_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 3 AT LONI HARSH VIHAR(DV) | DTL | C | For rectification of hydraulic oil leakage in CB hydraulic mechanism | 13/Oct/2022 | 10:00 | 15/Oct/2022 | 18:00 | | PLANNED | Approved | 13-Oct-22 | 10:00 | 15-Oct-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|-------------|--|--------|---|--|-------------|-------|-------------|-------|-----------------------------------|---------|----------|-----------|-------|-----------|-------|--|
| 710 | RQ105803 | OCC_199 | sldcdv_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT LONI HARSH VIHAR(DV) | DTL | C | For rectification of hydraulic oil leakage in CB hydraulic mechanism | 06/Oct/2022 | 10:00 | 08/Oct/2022 | 18:00 | | PLANNED | Approved | 06-Oct-22 | 10:00 | 08-Oct-22 | 18:00 | |
| 711 | RQ105671 | OCC_199 | sldcdv_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT MUNDKA(DV) | DTL | D | oil top up in the transformer and LV testing of Transformer | 02/Oct/2022 | 05:30 | 02/Oct/2022 | 13:00 | Load shall be met through 315 MVA | PLANNED | Approved | 02-Oct-22 | 05:30 | 02-Oct-22 | 13:00 | |
| 712 | RQ105179 | OCC_199 | sldcuk_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT RISHIKESH(UK) | PTCUL | D | preventive maintenance before diwali | 11/Oct/2022 | 10:00 | 11/Oct/2022 | 17:00 | | PLANNED | Approved | 11-Oct-22 | 10:00 | 11-Oct-22 | 17:00 | |
| 713 | RQ105178 | OCC_199 | sldcuk_sd | TRANSFORMER | 400/220 KV 240 MVA ICT 1 AT RISHIKESH(UK) | PTCUL | D | preventive maintenance before diwali | 10/Oct/2022 | 10:00 | 10/Oct/2022 | 17:00 | | PLANNED | Approved | 10-Oct-22 | 10:00 | 10-Oct-22 | 17:00 | |
| 714 | RQ105072 | OCC_199 | sldcuk_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT KASHIPUR(UK) | PTCUL | C | for replacement of male and female contacts of bus isolator (209-89C) of 315 MVA T/f-2 LV side | 09/Oct/2022 | 09:00 | 09/Oct/2022 | 16:00 | | PLANNED | Approved | 09-Oct-22 | 09:00 | 09-Oct-22 | 16:00 | |
| 715 | RQ105588 | OCC_199 | sldcrs_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 3 AT RATANGARH(RS) | RRVPNL | D | Maintenance work of bay equipments , isolators with testing and oil filling | 10/Oct/2022 | 08:00 | 10/Oct/2022 | 18:00 | | PLANNED | Approved | 10-Oct-22 | 08:00 | 10-Oct-22 | 18:00 | |
| 716 | RQ105586 | OCC_199 | sldcrs_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT RATANGARH(RS) | RRVPNL | D | Maintenance work of bay equipments , isolators with testing and oil filling | 08/Oct/2022 | 08:00 | 08/Oct/2022 | 18:00 | | PLANNED | Approved | 08-Oct-22 | 08:00 | 08-Oct-22 | 18:00 | |
| 717 | RQ105584 | OCC_199 | sldcrs_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT HINDAUN(RS) | RRVPNL | D | Half yearly Maintenance work | 07/Oct/2022 | 08:00 | 07/Oct/2022 | 18:00 | | PLANNED | Approved | 07-Oct-22 | 08:00 | 07-Oct-22 | 18:00 | |
| 718 | RQ105583 | OCC_199 | sldcrs_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT HINDAUN(RS) | RRVPNL | D | Half yearly Maintenance work | 06/Oct/2022 | 08:00 | 06/Oct/2022 | 18:00 | | PLANNED | Approved | 06-Oct-22 | 08:00 | 06-Oct-22 | 18:00 | |
| 719 | RQ105585 | OCC_199 | sldcrs_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT RATANGARH(RS) | RRVPNL | D | Maintenance work of bay equipments , isolators with testing and oil filling | 06/Oct/2022 | 08:00 | 06/Oct/2022 | 18:00 | | PLANNED | Approved | 06-Oct-22 | 08:00 | 06-Oct-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|------------------------------|---|------------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 720 | RQ105587 | OCC_199 | sldcrs_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT BHILWARA(RS) | RRVPNL | D | Routine maintenance of 315 MVA 400/220/33 KV ICT No.-2 & ASSOCIATED 400KV & 220KV BAY EQUIPMENTS | 06/Oct/2022 | 08:00 | 06/Oct/2022 | 18:00 | | PLANNED | Approved | 06-Oct-22 | 08:00 | 06-Oct-22 | 18:00 | |
| 721 | RQ105589 | OCC_199 | sldcrs_sd | TRANSFORMER | 400/11 KV 80 MVA ST 1 AT KAWAI SCTPS(APR) | RRVPNL | C | Annual maintenance and testing of station transformer#1 & bay equipments. | 06/Oct/2022 | 08:00 | 07/Oct/2022 | 18:00 | | PLANNED | Approved | 06-Oct-22 | 08:00 | 07-Oct-22 | 18:00 | |
| 722 | RQ105290 | OCC_199 | jhajar_sd | TRANSFORMER | 400/132 KV 200 MVA ICT 1 AT JHAJJAR(APCL) | APCPL | C | Preventive Maintenance | 10/Oct/2022 | 00:00 | 12/Oct/2022 | 23:59 | | PLANNED | Approved | 10-Oct-22 | 00:00 | 12-Oct-22 | 23:59 | |
| 723 | RQ105942 | OCC_199 | bbmb_sd | TRANSFORMER | 400/220 KV 450 MVA ICT 1 AT PANIPAT(BB) | BBMB | D | Half yearly mtc | 07/Oct/2022 | 08:00 | 07/Oct/2022 | 18:00 | | PLANNED | Approved | 07-Oct-22 | 08:00 | 07-Oct-22 | 18:00 | |
| 724 | RQ105091 | OCC_199 | cpcc3_sd | TRANSFORMER | 220/132 KV 200 MVA ICT 3 AT RAEBAREILLY(PG) | POWER GRID | D | AMP Works | 12/Oct/2022 | 10:00 | 12/Oct/2022 | 18:00 | | PLANNED | Approved | 12-Oct-22 | 10:00 | 12-Oct-22 | 18:00 | |
| 725 | RQ105092 | OCC_199 | cpcc3_sd | TRANSFORMER | 220/132 KV 100 MVA ICT 1 AT PITHORAGARH(PG) | POWER GRID | D | AMP Works | 07/Oct/2022 | 10:00 | 07/Oct/2022 | 18:00 | | PLANNED | Approved | 07-Oct-22 | 10:00 | 07-Oct-22 | 18:00 | |
| 726 | RQ105924 | OCC_199 | bbmb_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV JAMALPUR(BB)-DANDHARIKALANI(PSTCL) CKT-2 | PSTCL | D | Yearly Mtc. Of sub station equipments | 01/Nov/2022 | 08:00 | 01/Nov/2022 | 18:00 | | PLANNED | Approved | 01-Nov-22 | 08:00 | 01-Nov-22 | 18:00 | |
| 727 | RQ105936 | OCC_199 | bbmb_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BHAKRA_R(BB)-MAHILPUR(PSTCL) (PS) CKT-2 | PSTCL | D | Half Yearly Mtc. | 31/Oct/2022 | 08:00 | 31/Oct/2022 | 18:00 | | PLANNED | Approved | 31-Oct-22 | 08:00 | 31-Oct-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-------------------------------|--|-------|---|--|-------------|-------|-------------|-------|----------------|---------|----------|-----------|-------|-----------|-------|--|
| 728 | RQ105923 | OCC_199 | bbmb_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV JAMALPUR(BB)-DANDHARIKALANI(PS) (PSTCL) CKT-1 | PSTCL | D | Yearly Mtc. Of sub station equipments | 31/Oct/2022 | 08:00 | 31/Oct/2022 | 18:00 | | PLANNED | Approved | 31-Oct-22 | 08:00 | 31-Oct-22 | 18:00 | |
| 729 | RQ105934 | OCC_199 | bbmb_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV JALANDHAR(BB)-BUTARI(PS) (PSTCL) CKT-1 | PSTCL | D | Yearly Mtc. Of sub station equipments and line | 31/Oct/2022 | 08:00 | 31/Oct/2022 | 18:00 | | PLANNED | Approved | 31-Oct-22 | 08:00 | 31-Oct-22 | 18:00 | |
| 730 | RQ105927 | OCC_199 | bbmb_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-1 | PSTCL | D | Half yearly mtc | 21/Oct/2022 | 08:00 | 21/Oct/2022 | 18:00 | | PLANNED | Approved | 21-Oct-22 | 08:00 | 21-Oct-22 | 18:00 | |
| 731 | RQ105795 | OCC_199 | cpcc2_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV LUDHIANA(PG)-DORAHA(PS) (PSTCL) CKT-1 | PSTCL | D | For line equipments AMP works at Ludhiana SS. | 14/Oct/2022 | 09:00 | 14/Oct/2022 | 17:00 | Kindly Approve | PLANNED | Approved | 14-Oct-22 | 09:00 | 14-Oct-22 | 17:00 | |
| 732 | RQ105831 | OCC_199 | bbmb_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV JALANDHAR(BB)-ALAWALPUR(PS) (PSTCL) CKT-1 | PSTCL | D | Half yearly mtc of S/stn equipments | 11/Oct/2022 | 08:00 | 11/Oct/2022 | 18:00 | | PLANNED | Approved | 11-Oct-22 | 08:00 | 11-Oct-22 | 18:00 | |
| 733 | RQ105829 | OCC_199 | bbmb_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV BARNALA(BB)-LEHRAMOHA BBAT(PS) (PSTCL) CKT-1 | PSTCL | D | mtc of sub station equipments | 11/Oct/2022 | 08:00 | 11/Oct/2022 | 18:00 | | PLANNED | Approved | 11-Oct-22 | 08:00 | 11-Oct-22 | 18:00 | |
| 734 | RQ105815 | OCC_199 | bbmb_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV BARNALA(BB)-LEHRAMOHA BBAT(PS) (PSTCL) CKT-1 | PSTCL | D | mtc of transmission line | 06/Oct/2022 | 08:00 | 06/Oct/2022 | 18:00 | | PLANNED | Approved | 06-Oct-22 | 08:00 | 06-Oct-22 | 18:00 | |
| 735 | RQ105291 | OCC_199 | cpcc2_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV AMRITSAR(PG)-VERPAL(PS) (PSTCL) CKT-2 | PSTCL | D | For AMP works. | 03/Oct/2022 | 10:00 | 03/Oct/2022 | 13:00 | Kindly Approve | PLANNED | Approved | 03-Oct-22 | 10:00 | 03-Oct-22 | 13:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|---|---|-------|---|---|-------------|-------|-------------|-------|-------------------|---------|----------|-----------|-------|-----------|-------|--|
| 736 | RQ105794 | OCC_199 | cpcc2_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV LUDHIANA(P G)- LALTOKALAN(PS) (PSTCL) CKT-1 | PSTCL | D | For line equipments AMP works at Ludhiana SS. | 03/Oct/2022 | 09:00 | 03/Oct/2022 | 17:00 | Kindly Approve | PLANNED | Approved | 03-Oct-22 | 09:00 | 03-Oct-22 | 17:00 | |
| 737 | RQ105285 | OCC_199 | cpcc2_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV ABDULLAPUR (PG)- DCRTPPYAMU NANAGAR(HV) (HVPNL) CKT-1 | HVPNL | D | For Stringing work at AP5/0-AP6/0 span of 220KV Abdullapur- Jagadhari Transmission line (DFCCIL Project) crossing of 220KV Abdullapur (POWERGRID)- DCRTPP Yamunanagar (HVPNL) TL & 220KV Abdullapur (POWERGRID)- Rampura Yamunanagar (HVPNL) TL at location no. 86 & 87. | 31/Oct/2022 | 10:00 | 31/Oct/2022 | 18:00 | Kindly Approve | PLANNED | Approved | 31-Oct-22 | 10:00 | 31-Oct-22 | 18:00 | |
| 738 | RQ105284 | OCC_199 | cpcc2_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV ABDULLAPUR (PG)- RAMPUR(HV) (HVPNL) CKT- 1 | HVPNL | D | For Stringing work at AP5/0-AP6/0 span of 220KV Abdullapur- Jagadhari Transmission line (DFCCIL Project) crossing of 220KV Abdullapur (POWERGRID)- DCRTPP Yamunanagar (HVPNL) TL & 220KV Abdullapur (POWERGRID)- Rampura Yamunanagar (HVPNL) TL at location no. 86 & 87. | 31/Oct/2022 | 10:00 | 31/Oct/2022 | 18:00 | Kindly Approve | PLANNED | Approved | 31-Oct-22 | 10:00 | 31-Oct-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|--------------|---------|----------|------------------------------------|--|-------|---|--|-------------|-------|-------------|-------|----------------|---------|----------|-----------|-------|-----------|-------|--|
| 739 | RQ10539 1 | OCC_199 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV KAUL (HV)- KURUKSHETRA(PG) (HVPNL) CKT-2 | HVPNL | D | For Maintenance of Line Switchyard Equipments & GIS Bay Mtc. works | 20/Oct/2022 | 08:00 | 20/Oct/2022 | 18:00 | | PLANNED | Approved | 20-Oct-22 | 08:00 | 20-Oct-22 | 18:00 | |
| 740 | RQ10538 7 | OCC_199 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV KURUKSHETRA(PG)- SALEMPUR(HV) (HVPNL) CKT-2 | HVPNL | D | For Maintenance of Line Switchyard Equipments & GIS Bay Mtc. works | 19/Oct/2022 | 08:00 | 19/Oct/2022 | 18:00 | | PLANNED | Approved | 19-Oct-22 | 08:00 | 19-Oct-22 | 18:00 | |
| 741 | RQ10538 6 | OCC_199 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV KURUKSHETRA(PG)- SALEMPUR(HV) (HVPNL) CKT-1 | HVPNL | D | For Maintenance of Line Switchyard Equipments & GIS Bay Mtc. works | 18/Oct/2022 | 08:00 | 18/Oct/2022 | 18:00 | | PLANNED | Approved | 18-Oct-22 | 08:00 | 18-Oct-22 | 18:00 | |
| 742 | RQ10538 8 | OCC_199 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV KURUKSHETRA(PG)- PEHOWA(HV) (HVPNL) CKT-1 | HVPNL | D | For Maintenance of Line Switchyard Equipments & GIS Bay Mtc. works | 17/Oct/2022 | 08:00 | 17/Oct/2022 | 18:00 | | PLANNED | Approved | 17-Oct-22 | 08:00 | 17-Oct-22 | 18:00 | |
| 743 | RQ10528 3 | OCC_199 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV ABDULLAPUR (PG)- RAILWAYHR(RLY) (HVPNL) CKT-2 | HVPNL | D | For Stringing work at AP15/0-AP16/0 span of 220KV Abdullapur-Jagadhari Transmission line(DFCCIL Project) crossing span location no. 22 & 23 of 220KV D/C- 2 Phase - Abdullapur-Jagadhari Railway Workshop TSS Transmission Line. | 14/Oct/2022 | 10:00 | 14/Oct/2022 | 18:00 | Kindly Approve | PLANNED | Approved | 14-Oct-22 | 10:00 | 14-Oct-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|--------------|---------|----------|---|--|-------|---|--|-------------|-------|-------------|-------|-------------------|---------|----------|-----------|-------|-----------|-------|--|
| 744 | RQ10528 2 | OCC_199 | cpcc2_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV ABDULLAPUR (PG)- RAILWAYHR(R LY) (HVPNL) CKT-1 | HVPNL | D | For Stringing work at AP15/0-AP16/0 span of 220KV Abdullapur- Jagadhari Transmission line(DFCCIL Project) crossing span location no. 22 & 23 of 220KV D/C- 2 Phase - Abdullapur- Jagadhari Railway Workshop TSS Transmission Line. | 14/Oct/2022 | 10:00 | 14/Oct/2022 | 18:00 | Kindly Approve | PLANNED | Approved | 14-Oct-22 | 10:00 | 14-Oct-22 | 18:00 | |
| 745 | RQ10580 0 | OCC_199 | cpcc2_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV RAWLI(HV)- PANCHKULA(PG) (HVPNL) CKT-1 | HVPNL | D | For line equipments AMP works at Panchkula end. | 14/Oct/2022 | 09:30 | 14/Oct/2022 | 17:30 | Kindly Approve | PLANNED | Approved | 14-Oct-22 | 09:30 | 14-Oct-22 | 17:30 | |
| 746 | RQ10583 6 | OCC_199 | bbmb_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV PANIPATTH(H V)- PANIPAT(BB) (HVPNL) CKT- 2 | HVPNL | D | Half yearly mtc | 14/Oct/2022 | 08:00 | 14/Oct/2022 | 18:00 | | PLANNED | Approved | 14-Oct-22 | 08:00 | 14-Oct-22 | 18:00 | |
| 747 | RQ10539 0 | OCC_199 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV KAUL (HV)- KURUKSHETR A(PG) (HVPNL) CKT- 1 | HVPNL | D | For Maintenance of Line Switchyard Equipments & GIS Bay Mtc. works | 14/Oct/2022 | 08:00 | 14/Oct/2022 | 18:00 | | PLANNED | Approved | 14-Oct-22 | 08:00 | 14-Oct-22 | 18:00 | |
| 748 | RQ10538 9 | OCC_199 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV BASTARA (HV)- KURUKSHETR A(PG) (HVPNL) CKT- 1 | HVPNL | D | For Maintenance of Line Switchyard Equipments & GIS Bay Mtc. works | 12/Oct/2022 | 08:00 | 12/Oct/2022 | 18:00 | | PLANNED | Approved | 12-Oct-22 | 08:00 | 12-Oct-22 | 18:00 | |
| 749 | RQ10540 4 | OCC_199 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV BAHADURGA RH(PG)- NUNA MAJRA(HV) (HVPNL) CKT- 1 | HVPNL | D | FOR AMP WORK | 10/Oct/2022 | 08:00 | 10/Oct/2022 | 18:00 | | PLANNED | Approved | 10-Oct-22 | 08:00 | 10-Oct-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-------------------------------|--|-------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 750 | RQ105814 | OCC_199 | bbmb_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV PANIPAT(BB)-CHAJPUR(HV) (HVPNL) CKT-1 | HVPNL | D | Half yearly mtc | 06/Oct/2022 | 08:00 | 06/Oct/2022 | 18:00 | | PLANNED | Approved | 06-Oct-22 | 08:00 | 06-Oct-22 | 18:00 | |
| 751 | RQ105405 | OCC_199 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV BAHADURGA RH(PG)-NUNA MAJRA(HV) (HVPNL) CKT-2 | HVPNL | D | FOR AMP WORK | 04/Oct/2022 | 08:00 | 04/Oct/2022 | 18:00 | | PLANNED | Approved | 04-Oct-22 | 08:00 | 04-Oct-22 | 18:00 | |
| 752 | RQ105935 | OCC_199 | bbmb_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV BARNALA(PS)-SANGRUR(BB) (BBMB) CKT-1 | BBMB | D | Mtc. Of transmission lines | 31/Oct/2022 | 08:00 | 31/Oct/2022 | 18:00 | | PLANNED | Approved | 31-Oct-22 | 08:00 | 31-Oct-22 | 18:00 | |
| 753 | RQ105933 | OCC_199 | bbmb_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV HISSAR(BB)-CHIRAWA(RS) (BB) CKT-1 | BBMB | D | Yearly mtc. | 28/Oct/2022 | 08:00 | 28/Oct/2022 | 18:00 | | PLANNED | Approved | 28-Oct-22 | 08:00 | 28-Oct-22 | 18:00 | |
| 754 | RQ105929 | OCC_199 | bbmb_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV BHAKRA_R-JAMALPUR (BB) CKT-2 | BBMB | D | annual mtc | 28/Oct/2022 | 08:00 | 29/Oct/2022 | 18:00 | | PLANNED | Approved | 28-Oct-22 | 08:00 | 29-Oct-22 | 18:00 | |
| 755 | RQ105397 | OCC_199 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV BHIWANI-CHARKHI DADRI (BB) CKT-1 | BBMB | C | Stringing of 400 kV D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0 | 28/Oct/2022 | 08:00 | 29/Oct/2022 | 18:00 | | PLANNED | Approved | 28-Oct-22 | 08:00 | 29-Oct-22 | 18:00 | Subject to BBMB/Haryana consent. CEA clearance required. |
| 756 | RQ105398 | OCC_199 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV BHIWANI-CHARKHI DADRI (BB) CKT-2 | BBMB | C | Stringing of 400 kV D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0 | 28/Oct/2022 | 08:00 | 29/Oct/2022 | 18:00 | | PLANNED | Approved | 28-Oct-22 | 08:00 | 29-Oct-22 | 18:00 | Subject to BBMB/Haryana consent. CEA clearance required. |
| 757 | RQ105400 | OCC_199 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV BHIWANI-CHARKHI DADRI (BB) CKT-4 | BBMB | C | Stringing of 400 kV D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0 | 28/Oct/2022 | 08:00 | 29/Oct/2022 | 18:00 | | PLANNED | Approved | 28-Oct-22 | 08:00 | 29-Oct-22 | 18:00 | Subject to BBMB/Haryana consent. CEA clearance required. |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|------------------------------|--|------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 758 | RQ105399 | OCC_199 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BHIWANI-CHARKHI DADRI (BB) CKT-3 | BBMB | C | Stringing of 400 kV D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0 | 28/Oct/2022 | 08:00 | 29/Oct/2022 | 18:00 | | PLANNED | Approved | 28-Oct-22 | 08:00 | 29-Oct-22 | 18:00 | Subject to BBMB/Haryana consent. CEA clearance required. |
| 759 | RQ105931 | OCC_199 | bbmb_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV PANIPAT-CHARKHI DADRI (BB) CKT-1 | BBMB | C | For re-routing of tower.no.10-11 as a deposit work of suger mill. | 28/Oct/2022 | 08:00 | 04/Nov/2022 | 18:00 | | PLANNED | Approved | 28-Oct-22 | 08:00 | 04-Nov-22 | 18:00 | Subject to Haryana consent. CEA clearance required. |
| 760 | RQ105932 | OCC_199 | bbmb_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV PANIPAT-KURUKSHETRA (BB) CKT-1 | BBMB | D | Half Yearly Mtc.. | 27/Oct/2022 | 08:00 | 27/Oct/2022 | 18:00 | | PLANNED | Approved | 27-Oct-22 | 08:00 | 27-Oct-22 | 18:00 | |
| 761 | RQ105928 | OCC_199 | bbmb_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BHAKRA_R-JAMALPUR (BB) CKT-1 | BBMB | D | Annual mtc. | 26/Oct/2022 | 08:00 | 27/Oct/2022 | 18:00 | | PLANNED | Approved | 26-Oct-22 | 08:00 | 27-Oct-22 | 18:00 | |
| 762 | RQ105930 | OCC_199 | bbmb_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BHATINDA (PS)-LEHRAMOHA BBAT(PS) (BBMB) CKT-1 | BBMB | D | Mtc. Of transmission lines | 25/Oct/2022 | 08:00 | 25/Oct/2022 | 18:00 | | PLANNED | Approved | 25-Oct-22 | 08:00 | 25-Oct-22 | 18:00 | |
| 763 | RQ105926 | OCC_199 | bbmb_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV DASUYA(PS)-JALANDHAR(B) (BBMB) CKT-2 | BBMB | D | Half Yearly Mtc. Of sub station equipments and line | 21/Oct/2022 | 08:00 | 21/Oct/2022 | 18:00 | | PLANNED | Approved | 21-Oct-22 | 08:00 | 21-Oct-22 | 18:00 | |
| 764 | RQ105925 | OCC_199 | bbmb_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV JALANDHAR-JAMALPUR (BB) CKT-2 | BBMB | D | Half yearly mtc | 20/Oct/2022 | 08:00 | 20/Oct/2022 | 18:00 | | PLANNED | Approved | 20-Oct-22 | 08:00 | 20-Oct-22 | 18:00 | |
| 765 | RQ105570 | OCC_199 | slcrs_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2 | BBMB | D | For quartely maintenance & Tree Trimming under the Line requiring Shutdown | 20/Oct/2022 | 08:00 | 20/Oct/2022 | 18:00 | | PLANNED | Approved | 20-Oct-22 | 08:00 | 20-Oct-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|-------------------------------|--|------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|---------------------------|
| 766 | RQ105840 | OCC_199 | bbmb_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV PANIPAT-DHULKOTE (BB) CKT-2 | BBMB | D | Half yearly mtc | 19/Oct/2022 | 08:00 | 19/Oct/2022 | 18:00 | | PLANNED | Approved | 19-Oct-22 | 08:00 | 19-Oct-22 | 18:00 | |
| 767 | RQ105834 | OCC_199 | bbmb_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV JALANDHAR(BB)-JAMSHER(PS) (BB) CKT-2 | BBMB | D | Half yearly mtc | 19/Oct/2022 | 08:00 | 19/Oct/2022 | 18:00 | | PLANNED | Approved | 19-Oct-22 | 08:00 | 19-Oct-22 | 18:00 | |
| 768 | RQ106029 | OCC_199 | bbmb_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV BHAKRA_R-GANGUWAL (BB) CKT-2 | BBMB | D | Yearly Mtc. | 19/Oct/2022 | 08:00 | 20/Oct/2022 | 18:00 | | PLANNED | Approved | 19-Oct-22 | 08:00 | 20-Oct-22 | 18:00 | |
| 769 | RQ105569 | OCC_199 | sldcrs_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1 | BBMB | D | For quartely maintenance & Tree Trimming under the Line requiring Shutdown | 18/Oct/2022 | 08:00 | 18/Oct/2022 | 18:00 | | PLANNED | Approved | 18-Oct-22 | 08:00 | 18-Oct-22 | 18:00 | |
| 770 | RQ106030 | OCC_199 | bbmb_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV JAGADHARI-KURUKSHETRA (BB) CKT-1 | BBMB | D | For pre Winter/Yearly maintenance of Line and allied sub-station equipments. | 18/Oct/2022 | 08:00 | 20/Oct/2022 | 18:00 | | PLANNED | Approved | 18-Oct-22 | 08:00 | 20-Oct-22 | 18:00 | |
| 771 | RQ106028 | OCC_199 | bbmb_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV BHAKRA_R-GANGUWAL (BB) CKT-1 | BBMB | D | Yearly mtc. | 17/Oct/2022 | 08:00 | 18/Oct/2022 | 18:00 | | PLANNED | Approved | 17-Oct-22 | 08:00 | 18-Oct-22 | 18:00 | |
| 772 | RQ105839 | OCC_199 | bbmb_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV PANIPAT-DHULKOTE (BB) CKT-1 | BBMB | D | Half yearly mtc | 17/Oct/2022 | 08:00 | 17/Oct/2022 | 18:00 | | PLANNED | Approved | 17-Oct-22 | 08:00 | 17-Oct-22 | 18:00 | |
| 773 | RQ105921 | OCC_199 | bbmb_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV GANGUWAL-JAMALPUR (BB) CKT-2 | BBMB | C | Overhauling of 220 KV Isolators | 17/Oct/2022 | 08:00 | 20/Oct/2022 | 18:00 | | PLANNED | Approved | 17-Oct-22 | 08:00 | 20-Oct-22 | 18:00 | Subject to Punjab consent |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|-------------------------------|--|------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 774 | RQ105828 | OCC_199 | bbmb_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV BALLABHGARH-SAMAYPUR (BB) CKT-3 | BBMB | D | yearly mtc | 15/Oct/2022 | 08:00 | 15/Oct/2022 | 18:00 | | PLANNED | Approved | 15-Oct-22 | 08:00 | 15-Oct-22 | 18:00 | |
| 775 | RQ105838 | OCC_199 | bbmb_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV BHIWANI-CHARKHI DADRI (BB) CKT-3 | BBMB | D | Replacement of faulty backup relay | 15/Oct/2022 | 08:00 | 15/Oct/2022 | 18:00 | | PLANNED | Approved | 15-Oct-22 | 08:00 | 15-Oct-22 | 18:00 | |
| 776 | RQ105837 | OCC_199 | bbmb_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV BARNALA(PS)-SANGRUR(BB) (BBMB) CKT-1 | BBMB | D | yearly mtc of S/stn equipments | 14/Oct/2022 | 08:00 | 14/Oct/2022 | 18:00 | | PLANNED | Approved | 14-Oct-22 | 08:00 | 14-Oct-22 | 18:00 | |
| 777 | RQ105835 | OCC_199 | bbmb_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV JALANDHAR-JAMALPUR (BB) CKT-1 | BBMB | D | yearly mtc | 14/Oct/2022 | 08:00 | 14/Oct/2022 | 18:00 | | PLANNED | Approved | 14-Oct-22 | 08:00 | 14-Oct-22 | 18:00 | |
| 778 | RQ105565 | OCC_199 | sldcrs_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV HISSAR(BB)-CHIRAWA(RS) (BB) CKT-1 | BBMB | D | Tree Trimming, as per govt. norms, under the Line requiring Shutdown | 14/Oct/2022 | 08:00 | 14/Oct/2022 | 18:00 | | PLANNED | Approved | 14-Oct-22 | 08:00 | 14-Oct-22 | 18:00 | |
| 779 | RQ105833 | OCC_199 | bbmb_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV JALANDHAR(BB)-JAMASHER(PS) (BB) CKT-1 | BBMB | D | yearly mtc | 13/Oct/2022 | 08:00 | 13/Oct/2022 | 18:00 | | PLANNED | Approved | 13-Oct-22 | 08:00 | 13-Oct-22 | 18:00 | |
| 780 | RQ105809 | OCC_199 | bbmb_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV JAMALPUR(BB)-SANGRUR(PS) (BB) CKT-2 | BBMB | D | वार्षिक मरम्मत हेतु | 13/Oct/2022 | 08:00 | 13/Oct/2022 | 18:00 | | PLANNED | Approved | 13-Oct-22 | 08:00 | 13-Oct-22 | 18:00 | |
| 781 | RQ105808 | OCC_199 | bbmb_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV JAMALPUR(BB)-SANGRUR(PS) (BB) CKT-1 | BBMB | D | वार्षिक मरम्मत हेतु | 12/Oct/2022 | 08:00 | 12/Oct/2022 | 18:00 | | PLANNED | Approved | 12-Oct-22 | 08:00 | 12-Oct-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|------------------------------|---|------|---|---|-------------|-------|-------------|-------|----------------|---------|----------|-----------|-------|-----------|-------|--|
| 782 | RQ105281 | OCC_199 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV JAGADHARI-KURUKSHETRA (BB) CKT-1 | BBMB | D | For Stringing work at AP12/0-AP13/0 span of 220KV Abdullapur-Jagadhari Transmission line (DFCCIL Project) crossing of 220KV S/C Jagadhari-Kurukshetra BBMB line at location no.16 & 17. | 11/Oct/2022 | 10:00 | 11/Oct/2022 | 18:00 | Kindly Approve | PLANNED | Approved | 11-Oct-22 | 10:00 | 11-Oct-22 | 18:00 | |
| 783 | RQ105819 | OCC_199 | bbmb_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-2 | BBMB | D | Permit required for inserting the secondary circuit of different CT's of 220 KV feeders in newly Numerical Bus Bar Protection scheme at PPH Talwara | 11/Oct/2022 | 10:00 | 11/Oct/2022 | 18:00 | | PLANNED | Approved | 11-Oct-22 | 10:00 | 11-Oct-22 | 18:00 | |
| 784 | RQ105827 | OCC_199 | bbmb_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BALLABHGARH-SAMAYPUR (BB) CKT-2 | BBMB | D | yearly mtc | 11/Oct/2022 | 08:00 | 11/Oct/2022 | 18:00 | | PLANNED | Approved | 11-Oct-22 | 08:00 | 11-Oct-22 | 18:00 | |
| 785 | RQ105832 | OCC_199 | bbmb_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV GANGUWAL-JAGADHARI (BB) CKT-1 | BBMB | D | For pre Winter/Yearly maintenance of Line and allied sub-station equipments. | 11/Oct/2022 | 08:00 | 13/Oct/2022 | 18:00 | | PLANNED | Approved | 11-Oct-22 | 08:00 | 13-Oct-22 | 18:00 | |
| 786 | RQ105818 | OCC_199 | bbmb_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-1 | BBMB | D | Permit required for inserting the secondary circuit of different CT's of 220 KV feeders in newly Numerical Bus Bar Protection scheme at PPH Talwara | 10/Oct/2022 | 10:00 | 10/Oct/2022 | 18:00 | | PLANNED | Approved | 10-Oct-22 | 10:00 | 10-Oct-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-------------------------------|--|------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|---------------------------|
| 787 | RQ105826 | OCC_199 | bbmb_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV BALLABHGARH-SAMAYPUR (BB) CKT-1 | BBMB | D | yearly mtc | 10/Oct/2022 | 08:00 | 10/Oct/2022 | 18:00 | | PLANNED | Approved | 10-Oct-22 | 08:00 | 10-Oct-22 | 18:00 | |
| 788 | RQ105821 | OCC_199 | bbmb_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV JALANDHAR-PONG (BB) CKT-2 | BBMB | D | Permit required for inserting the secondary circuit of different CT's of 220 KV feeders in newly Numerical Bus Bar Protection scheme at PPH Talwara & Half Yearly mtc at Jalandhar | 08/Oct/2022 | 08:00 | 08/Oct/2022 | 18:00 | | PLANNED | Approved | 08-Oct-22 | 08:00 | 08-Oct-22 | 18:00 | |
| 789 | RQ105820 | OCC_199 | bbmb_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV JALANDHAR-PONG (BB) CKT-1 | BBMB | D | Permit required for inserting the secondary circuit of different CT's of 220 KV feeders in newly Numerical Bus Bar Protection scheme at PPH Talwara & Half Yearly mtc at Jalandhar | 07/Oct/2022 | 08:00 | 07/Oct/2022 | 18:00 | | PLANNED | Approved | 07-Oct-22 | 08:00 | 07-Oct-22 | 18:00 | |
| 790 | RQ105920 | OCC_199 | bbmb_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV GANGUWAL-JAMALPUR (BB) CKT-1 | BBMB | C | Overhauling of 220 KV Isolators | 06/Oct/2022 | 08:00 | 08/Oct/2022 | 18:00 | | PLANNED | Approved | 06-Oct-22 | 08:00 | 08-Oct-22 | 18:00 | Subject to Punjab consent |
| 791 | RQ105807 | OCC_199 | bbmb_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV HISSAR-SANGRUR (BB) CKT-2 | BBMB | D | वार्षिक मरम्मत हेतु | 06/Oct/2022 | 08:00 | 06/Oct/2022 | 18:00 | | PLANNED | Approved | 06-Oct-22 | 08:00 | 06-Oct-22 | 18:00 | |
| 792 | RQ106036 | OCC_199 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2 | BBMB | D | O/H crrossing of under construction 400 KV D/C Khetri-Bhiwadi TL-b/w Section AP26 - AP27 | 05/Oct/2022 | 08:00 | 06/Oct/2022 | 18:00 | | PLANNED | Approved | 05-Oct-22 | 08:00 | 06-Oct-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-------------------------------|--|------------|---|---|-------------|-------|-------------|-------|----------------|---------|----------|-----------|-------|-----------|-------|----------------------------|
| 793 | RQ105806 | OCC_199 | bbmb_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV HISSAR-SANGRUR (BB) CKT-1 | BBMB | D | डिस्क की सफाई व अर्धवार्षिक मरम्मत हेतु | 03/Oct/2022 | 08:00 | 03/Oct/2022 | 18:00 | | PLANNED | Approved | 03-Oct-22 | 08:00 | 03-Oct-22 | 18:00 | |
| 794 | RQ106035 | OCC_199 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1 | BBMB | D | O/H crossing of under construction 400 KV D/C Khetri-Bhiwadi TL-b/w Section -AP31-AP32 | 01/Oct/2022 | 08:00 | 02/Oct/2022 | 18:00 | | PLANNED | Approved | 01-Oct-22 | 08:00 | 02-Oct-22 | 18:00 | |
| 795 | RQ105886 | OCC_199 | cpcc2_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV JALANDHAR-PONG (BB) CKT-2 | BBMB | D | Non-Auto mode required for OPGW installation works under Northern Region OPGW Strengthening Scheme (NROSS). | 01/Oct/2022 | 07:00 | 31/Oct/2022 | 18:00 | Kindly Approve | PLANNED | Approved | 01-Oct-22 | 07:00 | 31-Oct-22 | 18:00 | |
| 796 | RQ105885 | OCC_199 | cpcc2_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV JALANDHAR-PONG (BB) CKT-1 | BBMB | D | Non-Auto mode required for OPGW installation works under Northern Region OPGW Strengthening Scheme (NROSS). | 01/Oct/2022 | 07:00 | 31/Oct/2022 | 18:00 | Kindly Approve | PLANNED | Approved | 01-Oct-22 | 07:00 | 31-Oct-22 | 18:00 | |
| 797 | RQ105867 | OCC_199 | cpcc2_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-2 | POWER GRID | D | Permanent Restoration Work at Loc-131 | 27/Oct/2022 | 09:00 | 29/Oct/2022 | 18:00 | Kindly Approve | PLANNED | Approved | 27-Oct-22 | 09:00 | 29-Oct-22 | 18:00 | Subject to JK/NHPC consent |
| 798 | RQ105866 | OCC_199 | cpcc2_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-1 | POWER GRID | D | Permanent Restoration Work at Loc-131 | 27/Oct/2022 | 09:00 | 29/Oct/2022 | 18:00 | Kindly Approve | PLANNED | Approved | 27-Oct-22 | 09:00 | 29-Oct-22 | 18:00 | Subject to JK/NHPC consent |
| 799 | RQ105791 | OCC_199 | cpcc2_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV DASUYA(PS)-JALANDHAR(PG) (PG) CKT-2 | POWER GRID | D | For line equipments AMP works. | 19/Oct/2022 | 10:00 | 19/Oct/2022 | 17:30 | Kindly Approve | PLANNED | Approved | 19-Oct-22 | 10:00 | 19-Oct-22 | 17:30 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|------------------------------|--|------------|---|--|-------------|-------|-------------|-------|----------------|---------|----------|-----------|-------|-----------|-------|--------------------------|
| 800 | RQ105790 | OCC_199 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV DASUYA(P S)-JALANDHAR(P G) (PG) CKT-1 | POWER GRID | D | For line equipments AMP works. | 18/Oct/2022 | 10:00 | 18/Oct/2022 | 17:30 | Kindly Approve | PLANNED | Approved | 18-Oct-22 | 10:00 | 18-Oct-22 | 17:30 | |
| 801 | RQ105344 | OCC_199 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV RAPS_B(NP)-CHITTORGAR H(RS) (PG) CKT-2 | POWER GRID | D | Insertion of glass disc and other SD maintainance activity | 17/Oct/2022 | 08:00 | 17/Oct/2022 | 18:00 | | PLANNED | Approved | 17-Oct-22 | 08:00 | 17-Oct-22 | 18:00 | |
| 802 | RQ105063 | OCC_199 | sldcjk_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SAMBA(PG)-JAMMU(PDD) (PG) CKT-1 | POWER GRID | D | Preventive Maintenance | 16/Oct/2022 | 08:00 | 16/Oct/2022 | 14:00 | | PLANNED | Rejected | | | | | Powergrid denied consent |
| 803 | RQ105060 | OCC_199 | sldcjk_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-2 | POWER GRID | D | Preventive Maintenance | 16/Oct/2022 | 08:00 | 16/Oct/2022 | 14:00 | | PLANNED | Rejected | | | | | Powergrid denied consent |
| 804 | RQ105059 | OCC_199 | sldcjk_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-1 | POWER GRID | D | Preventive Maintenance | 16/Oct/2022 | 08:00 | 16/Oct/2022 | 14:00 | | PLANNED | Rejected | | | | | Powergrid denied consent |
| 805 | RQ105852 | OCC_199 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SAMBA(PG)-JAMMU(PDD) (PG) CKT-1 | POWER GRID | D | For AMP works. | 15/Oct/2022 | 08:00 | 15/Oct/2022 | 12:00 | Kindly Approve | PLANNED | Approved | 15-Oct-22 | 08:00 | 15-Oct-22 | 12:00 | Subject to JK consent |
| 806 | RQ105870 | OCC_199 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV KISHENPUR(P G)-UDHAMPUR(PDD) (PG) CKT-1 | POWER GRID | D | AMP Work Spacer ,Vibration damper loose | 14/Oct/2022 | 09:00 | 14/Oct/2022 | 18:00 | Kindly Approve | PLANNED | Approved | 14-Oct-22 | 09:00 | 14-Oct-22 | 18:00 | Subject to JK consent |
| 807 | RQ105560 | OCC_199 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1 | POWER GRID | D | General Maintenance & Tree trimming Work | 14/Oct/2022 | 08:00 | 14/Oct/2022 | 18:00 | | PLANNED | Approved | 14-Oct-22 | 08:00 | 14-Oct-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|------------------------------|---|------------|---|---|-------------|-------|-------------|-------|----------------|---------|----------|-----------|-------|-----------|-------|----------------------------|
| 808 | RQ105343 | OCC_199 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1 | POWER GRID | D | Insertion of glass disc and other SD maintainance activity | 14/Oct/2022 | 08:00 | 14/Oct/2022 | 18:00 | | PLANNED | Approved | 14-Oct-22 | 08:00 | 14-Oct-22 | 18:00 | |
| 809 | RQ105822 | OCC_199 | bbmb_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV JESSORE(HP)-PONG(BB) (PG) CKT-1 | POWER GRID | D | Permit required for inserting the secondary circuit of different CT's of 220 KV feeders in newly Numerical Bus Bar Protection scheme at PPH Talwara | 13/Oct/2022 | 10:00 | 13/Oct/2022 | 18:00 | | PLANNED | Approved | 13-Oct-22 | 10:00 | 13-Oct-22 | 18:00 | |
| 810 | RQ105345 | OCC_199 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1 | POWER GRID | D | Insertion of glass disc and other SD maintainance activity | 13/Oct/2022 | 08:00 | 13/Oct/2022 | 18:00 | | PLANNED | Approved | 13-Oct-22 | 08:00 | 13-Oct-22 | 18:00 | |
| 811 | RQ105823 | OCC_199 | bbmb_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BAIRASIUL(NH)-PONG(BB) (PG) CKT-1 | POWER GRID | D | Permit required for inserting the secondary circuit of different CT's of 220 KV feeders in newly Numerical Bus Bar Protection scheme at PPH Talwara | 12/Oct/2022 | 10:00 | 12/Oct/2022 | 18:00 | | PLANNED | Approved | 12-Oct-22 | 10:00 | 12-Oct-22 | 18:00 | |
| 812 | RQ105869 | OCC_199 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-4 | POWER GRID | D | AMP work of Line Equipment and TL work(Jumper Bolt/Nut Loose,Vibration damper Loose) | 12/Oct/2022 | 09:00 | 12/Oct/2022 | 18:00 | Kindly Approve | PLANNED | Approved | 12-Oct-22 | 09:00 | 12-Oct-22 | 18:00 | Subject to JK/NHPC consent |
| 813 | RQ105662 | OCC_199 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV HEERAPURA(RS)-I.G.NAGAR(RS) (PG) CKT-1 | POWER GRID | D | Quartererly maintenance of Bay Equipment | 10/Oct/2022 | 08:00 | 10/Oct/2022 | 18:00 | | PLANNED | Approved | 10-Oct-22 | 08:00 | 10-Oct-22 | 18:00 | |
| 814 | RQ105342 | OCC_199 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV ANTA(NT)-SAWAIMADH OPUR(RS) (PG) CKT-1 | POWER GRID | D | Replacement of flashover polymer insulator at loc no 228 and other SD maintainance activity | 10/Oct/2022 | 08:00 | 10/Oct/2022 | 18:00 | | PLANNED | Approved | 10-Oct-22 | 08:00 | 10-Oct-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | | |
|-----|--------------|---------|----------|---|---|---------------|---|---|-------------|-------|-------------|-------|-------------------|---------|----------|-----------|-------|-----------|-------|-------------------------------|---|
| 815 | RQ10521 2 | OCC_199 | cpcc3_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV DHAULIGANG A(NH)- PITHORAGAR H(PG) (PG) CKT-1 | POWER GRID | C | Shifting and final connection of lines at Jauljibi,Pithoragarh and Bareilly S/S | 10/Oct/2022 | 08:00 | 20/Oct/2022 | 18:00 | | PLANNED | Rejected | | | | | | deferred to next occ. NHPC denied consent |
| 816 | RQ10521 3 | OCC_199 | cpcc3_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV DHAULIGANG A(NH)- BAREILLY(UP) (PG) CKT-1 | POWER GRID | C | Shifting and final connection of lines at Jauljibi,Pithoragarh and Bareilly S/S | 10/Oct/2022 | 08:00 | 20/Oct/2022 | 18:00 | | PLANNED | Rejected | | | | | | deferred to next occ. NHPC denied consent |
| 817 | RQ10521 4 | OCC_199 | cpcc3_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV PITHORAGAR H(PG)- BAREILLY(UP) (PG) CKT-1 | POWER GRID | C | Shifting and final connection of lines at Jauljibi,Pithoragarh and Bareilly S/S | 10/Oct/2022 | 08:00 | 20/Oct/2022 | 18:00 | | PLANNED | Rejected | | | | | | deferred to next occ. NHPC denied consent |
| 818 | RQ10534 0 | OCC_199 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV RAPS_C(NP)- ANTA(NT) (PG) CKT-1 | POWER GRID | D | Insertion of glass disc and other SD maintainance activity | 08/Oct/2022 | 08:00 | 08/Oct/2022 | 18:00 | | PLANNED | Approved | 08-Oct-22 | 08:00 | 08-Oct-22 | 18:00 | | |
| 819 | RQ10528 7 | OCC_199 | cpcc2_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV SARNA(PS)- DASUYA(PS) (PG) CKT-1 | POWER GRID | D | FOR AMP WORKS | 07/Oct/2022 | 10:00 | 07/Oct/2022 | 13:00 | Kindly Approve | PLANNED | Approved | 07-Oct-22 | 10:00 | 07-Oct-22 | 13:00 | | |
| 820 | RQ10586 8 | OCC_199 | cpcc2_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV KISHENPUR(P G)- SALAL(NH) (PG) CKT-3 | POWER GRID | D | AMP work of Line Equipment and TL work(Jumper Bolt/Nut Loose,Vibration damper Loose) | 07/Oct/2022 | 09:00 | 07/Oct/2022 | 18:00 | Kindly Approve | PLANNED | Approved | 07-Oct-22 | 09:00 | 07-Oct-22 | 18:00 | Subject to JK/NHPC consent | |
| 821 | RQ10537 9 | OCC_199 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV RATANGARH(RS)- SIKAR(PG) (PG) CKT-2 | POWER GRID | D | AMP OF LINE BAY EQUIPMENT | 07/Oct/2022 | 08:00 | 07/Oct/2022 | 18:00 | | PLANNED | Approved | 07-Oct-22 | 08:00 | 07-Oct-22 | 18:00 | | |
| 822 | RQ10534 1 | OCC_199 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV ANTA(NT)- LALSOTE(RS) (PG) CKT-1 | POWER GRID | D | Replacement of flashover polymer insulator at loc no 21, 98 and other SD maintainance activity | 07/Oct/2022 | 08:00 | 07/Oct/2022 | 18:00 | | PLANNED | Approved | 07-Oct-22 | 08:00 | 07-Oct-22 | 18:00 | | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|------------------------------|--|------------|---|--|-------------|-------|-------------|-------|---|---------|----------|-----------|-------|-----------|-------|--|
| 823 | RQ105358 | OCC_199 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1 | POWER GRID | D | RECTIFICATION OF SHUTDOWN NATURE DEFECT | 06/Oct/2022 | 08:00 | 06/Oct/2022 | 18:00 | | PLANNED | Approved | 06-Oct-22 | 08:00 | 06-Oct-22 | 18:00 | |
| 824 | RQ105168 | OCC_199 | ntpcos_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV KANPUR(PG)-UNCHAHAHAR(N T) (PG) CKT-2 | POWER GRID | D | bay equipment testing | 04/Oct/2022 | 08:00 | 05/Oct/2022 | 18:00 | | PLANNED | Approved | 04-Oct-22 | 08:00 | 05-Oct-22 | 18:00 | |
| 825 | RQ105378 | OCC_199 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV RATANGARH(RS)-SIKAR(PG) (PG) CKT-1 | POWER GRID | D | AMP OF LINE BAY EQUIPMENT | 03/Oct/2022 | 08:00 | 03/Oct/2022 | 18:00 | | PLANNED | Approved | 03-Oct-22 | 08:00 | 03-Oct-22 | 18:00 | |
| 826 | RQ105419 | OCC_199 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV FARIDABAD SEC-58 (HV)-FARIDABAD(N T) (PG) CKT-2 | POWER GRID | C | For NHAI diversion work | 01/Oct/2022 | 08:00 | 07/Oct/2022 | 18:00 | Kindly approve for dt 24.09.22 to 01.10.22 | PLANNED | Approved | 01-Oct-22 | 08:00 | 07-Oct-22 | 18:00 | Subject to Haryana consent/CEA clearance |
| 827 | RQ105532 | OCC_199 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV TANAKPUR(N H)-CBGANJ(UP) (PG) CKT-1 | POWER GRID | D | For over head crossing of Under Construction 220KV D/C Bareilly (400KV)-Amariya (UPPTCL)Line . | 01/Oct/2022 | 08:00 | 01/Oct/2022 | 14:00 | Shut down is urgent to complete only left over work of under construction 220KV D/C Bareilly (400KV)-Amariya (UPPTCL)Line | PLANNED | Approved | 01-Oct-22 | 08:00 | 01-Oct-22 | 14:00 | subject to real time consent of NHPC and Uttarakhand |
| 828 | RQ105540 | OCC_199 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SITARGANJ(P G)-CBGANJ(UP) (PG) CKT-1 | POWER GRID | D | For over head crossing of Under Construction 220KV D/C Bareilly (400KV)-Amariya (UPPTCL)Line . | 01/Oct/2022 | 08:00 | 01/Oct/2022 | 14:00 | Shut down is urgent to complete only left over work of under construction 220KV D/C Bareilly (400KV)-Amariya (UPPTCL)Line | PLANNED | Approved | 01-Oct-22 | 08:00 | 01-Oct-22 | 14:00 | subject to real time consent of NHPC and Uttarakhand |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|-------------------------------|---|--------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 829 | RQ105572 | OCC_199 | sldcrs_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV RAPS_A(NP)-SAKATPURA(RS) (RS) CKT-2 | RRVPNL | D | Quarterly maintenance work and Testing of Equipment | 21/Oct/2022 | 08:00 | 21/Oct/2022 | 18:00 | | PLANNED | Approved | 21-Oct-22 | 08:00 | 21-Oct-22 | 18:00 | |
| 830 | RQ105561 | OCC_199 | sldcrs_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV RAPS_B(NP)-SAKATPURA(RS) (RS) CKT-1 | RRVPNL | D | Quarterly maintenance work and Testing of Equipment | 20/Oct/2022 | 08:00 | 20/Oct/2022 | 18:00 | | PLANNED | Approved | 20-Oct-22 | 08:00 | 20-Oct-22 | 18:00 | |
| 831 | RQ105571 | OCC_199 | sldcrs_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV RAPS_A(NP)-SAKATPURA(RS) (RS) CKT-1 | RRVPNL | D | Quarterly maintenance work and Testing of Equipment | 14/Oct/2022 | 08:00 | 14/Oct/2022 | 18:00 | | PLANNED | Approved | 14-Oct-22 | 08:00 | 14-Oct-22 | 18:00 | |
| 832 | RQ105555 | OCC_199 | sldcrs_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV DEBARI(RS)-RAPS_A(NP) (RS) CKT-1 | RRVPNL | D | General Maintenance & Tree trimming Work | 13/Oct/2022 | 08:00 | 13/Oct/2022 | 18:00 | | PLANNED | Approved | 13-Oct-22 | 08:00 | 13-Oct-22 | 18:00 | |
| 833 | RQ105568 | OCC_199 | sldcrs_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV ANTA(NT)-SAKATPURA(RS) (RS) CKT-1 | RRVPNL | D | Quarterly maintenance work and Testing of Equipment | 11/Oct/2022 | 08:00 | 11/Oct/2022 | 18:00 | | PLANNED | Approved | 11-Oct-22 | 08:00 | 11-Oct-22 | 18:00 | |
| 834 | RQ105338 | OCC_199 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV BHIWADI(PG) - BHIWADI(RS) (RS) CKT-2 | RRVPNL | D | AMP of relay and Line Equipment | 05/Oct/2022 | 08:00 | 05/Oct/2022 | 18:00 | | PLANNED | Approved | 05-Oct-22 | 08:00 | 05-Oct-22 | 18:00 | |
| 835 | RQ105337 | OCC_199 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV BHIWADI(PG) - BHIWADI(RS) (RS) CKT-1 | RRVPNL | D | AMP of relay and Line Equipment | 04/Oct/2022 | 08:00 | 04/Oct/2022 | 18:00 | | PLANNED | Approved | 04-Oct-22 | 08:00 | 04-Oct-22 | 18:00 | |
| 836 | RQ105375 | OCC_199 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV SIKAR(RS)-SIKAR(PG) (RS) CKT-1 | RRVPNL | D | AMP OF LINE BAY EQUIPMENT | 01/Oct/2022 | 08:00 | 01/Oct/2022 | 18:00 | | PLANNED | Approved | 01-Oct-22 | 08:00 | 01-Oct-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|--------------|---------|-----------|---|---|-----------------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 837 | RQ10537 1 | OCC_199 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV FATEHGARH_I I(PG)-EDEN SL_FGRAH_P G (ERCPL) (EDEN (ERCPL)) CKT- 1 | EDEN (ERCPL) | D | For pending construction related works | 17/Oct/2022 | 17:00 | 23/Oct/2022 | 23:00 | | PLANNED | Approved | 17-Oct-22 | 19:00 | 23-Oct-22 | 23:00 | Shutdown could be given in non solar generating Hours from 1900 Hrs |
| 838 | RQ10550 1 | OCC_199 | sldchp_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV KHODRI(UK)- MAJRI(HP) (UK) CKT-1 | PTCUL | D | 1. Periodical Testing of 100 MVA Transformer No.1 & 2 and general maintenance and attend the hot spot points of Giri Khodri side 2. Re- alignment of BUA- A Isolator & Incomer Isolator of 220KV Ckt.1 3. General maintenance of 220kV Circuit Breakers. 4. Replacement of burnt jumpers & clamps of 220kV Incomer No.1 & 2 deleted in Thermal scanning | 16/Oct/2022 | 09:00 | 16/Oct/2022 | 18:00 | | PLANNED | Approved | 16-Oct-22 | 09:00 | 16-Oct-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-------------------------------|--|--------|---|---|-------------|-------|-------------|-------|----------------|---------|----------|-----------|-------|-----------|-------|-----------------------|-------------------------|
| 844 | RQ105884 | OCC_199 | cpcc2_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1 | ADHPL | D | SD required for removal of Aviation Globules for OPGW installation works under ULDC scheme. | 01/Oct/2022 | 07:00 | 15/Oct/2022 | 18:00 | Kindly Approve | PLANNED | Approved | 01-Oct-22 | 07:00 | 15-Oct-22 | 18:00 | Subject to HP consent | |
| 845 | RQ105881 | OCC_199 | cpcc2_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1 | ADHPL | D | SD required for removal of Aviation Globules for OPGW installation works under ULDC scheme. | 01/Oct/2022 | 07:00 | 15/Oct/2022 | 18:00 | Kindly Approve | PLANNED | Rejected | | | | | | AD Hydro denied consent |
| 846 | RQ105865 | OCC_199 | cpcc2_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV KISHENPUR(PG)-BARN(JK) (PDD JK) CKT-2 | PDD JK | D | Isolator MOM Box Retrofotting Work | 15/Oct/2022 | 09:00 | 15/Oct/2022 | 18:00 | Kindly Approve | PLANNED | Approved | 15-Oct-22 | 09:00 | 15-Oct-22 | 18:00 | Subject to JK consent | |
| 847 | RQ105864 | OCC_199 | cpcc2_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV KISHENPUR(PG)-BARN(JK) (PDD JK) CKT-1 | PDD JK | D | Isolator MOM Box Retrofotting Work | 14/Oct/2022 | 09:00 | 14/Oct/2022 | 18:00 | Kindly Approve | PLANNED | Approved | 14-Oct-22 | 09:00 | 14-Oct-22 | 18:00 | Subject to JK consent | |
| 848 | RQ105862 | OCC_199 | cpcc2_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV WAGOORA(PG)-ZIANKOTE(JK) (PDD JK) CKT-1 | PDD JK | D | For AMP works. | 06/Oct/2022 | 09:00 | 06/Oct/2022 | 17:00 | Kindly Approve | PLANNED | Approved | 06-Oct-22 | 09:00 | 06-Oct-22 | 17:00 | Subject to JK consent | |
| 849 | RQ105863 | OCC_199 | cpcc2_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV WAGOORA(PG)-ZIANKOTE(JK) (PDD JK) CKT-2 | PDD JK | D | FOR AMP WORKS | 05/Oct/2022 | 09:00 | 05/Oct/2022 | 17:00 | Kindly Approve | PLANNED | Approved | 05-Oct-22 | 09:00 | 05-Oct-22 | 17:00 | Subject to JK consent | |
| 850 | RQ105631 | OCC_199 | stuup_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV SAHARANPUR (UP)-KHODRI(UK) (UP) CKT-1 | UPPTCL | C | Looping chopping and other maintenace work | 15/Oct/2022 | 09:00 | 18/Oct/2022 | 18:00 | | PLANNED | Approved | 15-Oct-22 | 09:00 | 18-Oct-22 | 18:00 | | |
| 851 | RQ105393 | OCC_199 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV BAGHPAT(PG)-BAROT(UP) (UP) CKT-2 | UPPTCL | D | FOR AMP OF LINE BAY EQUIPMENTS IN SWITCHYARD | 15/Oct/2022 | 08:00 | 15/Oct/2022 | 18:00 | | PLANNED | Approved | 15-Oct-22 | 08:00 | 15-Oct-22 | 18:00 | | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|-------------------------------|---|--------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|---|
| 852 | RQ105544 | OCC_199 | stuup_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV PANTNAGAR(UK)-BAREILLY(UP) (UP) CKT-1 | UPPTCL | C | For Relay Panel Replacement | 14/Oct/2022 | 08:00 | 15/Oct/2022 | 17:00 | | PLANNED | Approved | 14-Oct-22 | 08:00 | 15-Oct-22 | 17:00 | subject to real time consent of Uttarakhand |
| 853 | RQ105637 | OCC_199 | stuup_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV NARA(UP)-ROORKEE(UK) (UP) CKT-1 | UPPTCL | D | Looping chopping and other maintenence work | 13/Oct/2022 | 09:00 | 14/Oct/2022 | 18:00 | | PLANNED | Approved | 13-Oct-22 | 09:00 | 14-Oct-22 | 18:00 | |
| 854 | RQ105264 | OCC_199 | cpcc3_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV CHINHAT(UP) -LUCKNOW_1(PG) (UP) CKT-1 | UPPTCL | D | AMP work | 12/Oct/2022 | 10:00 | 12/Oct/2022 | 18:00 | | PLANNED | Approved | 12-Oct-22 | 10:00 | 12-Oct-22 | 18:00 | |
| 855 | RQ105169 | OCC_199 | ntpcos_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV UNCHAHAR(N T)-FATEHPUR(U P) (UP) CKT-1 | UPPTCL | C | bay equipment testing | 11/Oct/2022 | 08:00 | 12/Oct/2022 | 18:00 | | PLANNED | Approved | 11-Oct-22 | 08:00 | 12-Oct-22 | 18:00 | |
| 856 | RQ105396 | OCC_199 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV BAGHPAT(PG) -BAGHPAT(UP) (UP) CKT-2 | UPPTCL | D | FOR AMP OF LINE BAY EQUIPMENTS IN SWITCHYARD | 08/Oct/2022 | 08:00 | 08/Oct/2022 | 18:00 | | PLANNED | Approved | 08-Oct-22 | 08:00 | 08-Oct-22 | 18:00 | |
| 857 | RQ105392 | OCC_199 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV BAGHPAT(PG) -BAROT(UP) (UP) CKT-1 | UPPTCL | D | FOR AMP OF LINE BAY EQUIPMENTS IN SWITCHYARD | 07/Oct/2022 | 08:00 | 07/Oct/2022 | 18:00 | | PLANNED | Approved | 07-Oct-22 | 08:00 | 07-Oct-22 | 18:00 | |
| 858 | RQ105630 | OCC_199 | stuup_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV SARSAWAN(UP)-KHODRI(UK) (UP) CKT-1 | UPPTCL | C | Looping chopping and other maintenence work | 06/Oct/2022 | 09:00 | 10/Oct/2022 | 18:00 | | PLANNED | Approved | 06-Oct-22 | 09:00 | 10-Oct-22 | 18:00 | |
| 859 | RQ105395 | OCC_199 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV BAGHPAT(PG) -BAGHPAT(UP) (UP) CKT-1 | UPPTCL | D | FOR AMP OF LINE BAY EQUIPMENTS IN SWITCHYARD | 05/Oct/2022 | 08:00 | 06/Oct/2022 | 18:00 | | PLANNED | Approved | 05-Oct-22 | 08:00 | 06-Oct-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|-------------------------------|--|--------------------------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|---|
| 860 | RQ105216 | OCC_199 | cpcc3_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV MAINPURI(PG)-MAINPURI(UP) (UP) CKT-1 | UPPTCL | D | AMP work | 04/Oct/2022 | 10:00 | 04/Oct/2022 | 17:00 | | PLANNED | Approved | 04-Oct-22 | 10:00 | 04-Oct-22 | 17:00 | |
| 861 | RQ105217 | OCC_199 | cpcc3_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV MAINPURI(PG)-ETAH(UP) (UP) CKT-1 | UPPTCL | D | AMP work | 03/Oct/2022 | 10:00 | 03/Oct/2022 | 17:00 | | PLANNED | Approved | 03-Oct-22 | 10:00 | 03-Oct-22 | 17:00 | |
| 862 | RQ105394 | OCC_199 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV BAGHPAT(PG)-SHAMLI(UP) (UP) CKT-1 | UPPTCL | D | FOR AMP OF LINE BAY EQUIPMENTS IN SWITCHYARD | 03/Oct/2022 | 08:00 | 03/Oct/2022 | 18:00 | | PLANNED | Approved | 03-Oct-22 | 08:00 | 03-Oct-22 | 18:00 | |
| 863 | RQ105361 | OCC_199 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV RENEW SOLARURJASL_FGARH_PG (RSUPL)-FATEHGARH_I(PG) (RENEW SOLAR URJA (RSUPL)) CKT-1 | RENEW SOLAR URJA (RSUPL) | D | For pending construction related works | 13/Oct/2022 | 17:00 | 19/Oct/2022 | 23:00 | | PLANNED | Approved | 13-Oct-22 | 19:00 | 19-Oct-22 | 23:00 | Shutdown could be given in non solar generating Hours from 1900 Hrs |
| 864 | RQ105524 | OCC_199 | sldchp_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV DEHAR(BB)-KANGOO(HP) (HP) CKT-1 | HPPTCL | D | Replacement of Red Hot Jumper & T Clamp of B phase of 220 KV bus and others maintenance works | 11/Oct/2022 | 10:00 | 11/Oct/2022 | 17:00 | | PLANNED | Approved | 11-Oct-22 | 10:00 | 11-Oct-22 | 17:00 | |
| 865 | RQ105661 | OCC_199 | sldcrs_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV HEERAPURA(RS)-MANSAROVARR(RS) (PG) CKT-1 | POWER GRID,R RVPNL | D | Quartererly maintenance of Bay Equipment | 11/Oct/2022 | 08:00 | 11/Oct/2022 | 18:00 | | PLANNED | Approved | 11-Oct-22 | 08:00 | 11-Oct-22 | 18:00 | |
| 866 | RQ105559 | OCC_199 | sldcrs_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV AGRA(PG)-SIKANDRA(UP) (PG) CKT-1 | POWER GRID,R RVPNL | D | For line maintenance work | 10/Oct/2022 | 08:00 | 10/Oct/2022 | 18:00 | | PLANNED | Approved | 10-Oct-22 | 08:00 | 10-Oct-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-------------------------------|---|--------------------------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|---|
| 867 | RQ105368 | OCC_199 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV FATEHGARH_I I(PG)-RENEW SUNWAVE SL_FGRAH_PG (RSWPL) (RENEW SUN WAVE (RSWPL)) CKT-1 | RENEW SUN WAVE (RSWPL) | D | For pending construction related works | 08/Oct/2022 | 17:00 | 12/Oct/2022 | 23:00 | | PLANNED | Approved | 08-Oct-22 | 19:00 | 12-Oct-22 | 23:00 | Shutdown could be given in non solar generating Hours from 1900 Hrs |
| 868 | RQ106039 | OCC_199 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV FATEHGARH_I I(PG)-RENEW SUNWAVE SL_FGRAH_PG (RSWPL) (RENEW SUN WAVE (RSWPL)) CKT-1 | RENEW SUN WAVE (RSWPL) | D | For erection of LM tower and commissioning works in TBC Bay | 01/Oct/2022 | 08:00 | 31/Oct/2022 | 18:00 | | PLANNED | Approved | 01-Oct-22 | 19:00 | 31-Oct-22 | 18:00 | Shutdown could be given in non solar generating Hours from 1900 Hrs |
| 869 | RQ105364 | OCC_199 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV RENEW SUNBRIGHT SL_FGARH_PG (RSBPL)-FATEHGARH_I I(PG) (RENEW SUN BRIGHT (RSBPL)) CKT-1 | RENEW SUN BRIGHT (RSBPL) | D | For pending construction related works | 07/Oct/2022 | 17:00 | 17/Oct/2022 | 23:00 | | PLANNED | Approved | 07-Oct-22 | 19:00 | 17-Oct-22 | 23:00 | Shutdown could be given in non solar generating Hours from 1900 Hrs |
| 870 | RQ106037 | OCC_199 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV RENEW SUNBRIGHT SL_FGARH_PG (RSBPL)-FATEHGARH_I I(PG) (RENEW SUN BRIGHT (RSBPL)) CKT-1 | RENEW SUN BRIGHT (RSBPL) | D | For erection of LM tower and commissioning works in TBC Bay | 05/Oct/2022 | 17:00 | 15/Oct/2022 | 23:00 | | PLANNED | Approved | 05-Oct-22 | 19:00 | 15-Oct-22 | 23:00 | Shutdown could be given in non solar generating Hours from 1900 Hrs |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|---|---|-------------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 871 | RQ105367 | OCC_199 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV FATEHGARH_I I(PG)- RENEW_JHAR KHAND 3 SL_FGARH_P G (RSEJ3PL) (RSEJ3PL) CKT-1 | RSEJ3P L | D | For pending construction related works | 07/Oct/2022 | 17:00 | 17/Oct/2022 | 23:00 | | PLANNED | Approved | 07-Oct-22 | 19:00 | 17-Oct-22 | 23:00 | Shutdown could be given in non solar generating Hours from 1900 Hrs |
| 872 | RQ106038 | OCC_199 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV FATEHGARH_I I(PG)- RENEW_JHAR KHAND 3 SL_FGARH_P G (RSEJ3PL) (RSEJ3PL) CKT-1 | RSEJ3P L | D | For erection of LM tower and commissioning works in TBC Bay | 01/Oct/2022 | 08:00 | 31/Oct/2022 | 18:00 | | PLANNED | Approved | 01-Oct-22 | 19:00 | 31-Oct-22 | 18:00 | Shutdown could be given in non solar generating Hours from 1900 Hrs |
| 873 | RQ105370 | OCC_199 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV FATEHGARH_I I(PG)-AHEJOL PSS HB_FGRAH_P G (AHEJOL) (AHEJOL) CKT- 2 | AHEJOL | D | For pending construction related works | 02/Oct/2022 | 17:00 | 06/Oct/2022 | 23:00 | | PLANNED | Approved | 02-Oct-22 | 19:00 | 06-Oct-22 | 23:00 | Shutdown could be given in non solar generating Hours from 1900 Hrs |
| 874 | RQ105369 | OCC_199 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV FATEHGARH_I I(PG)-AHEJOL PSS HB_FGRAH_P G (AHEJOL) (AHEJOL) CKT- 1 | AHEJOL | D | For pending construction related works | 01/Oct/2022 | 17:00 | 05/Oct/2022 | 23:00 | | PLANNED | Approved | 01-Oct-22 | 19:00 | 05-Oct-22 | 23:00 | Shutdown could be given in non solar generating Hours from 1900 Hrs |
| 875 | RQ105365 | OCC_199 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV FATEHGARH_I I(PG)-AHEJ3L PSS HB_FGRAH_P G (AHEJ3L) (AHEJ3L) CKT- 1 | AHEJ3L | D | For pending construction related works | 02/Oct/2022 | 17:00 | 06/Oct/2022 | 23:00 | | PLANNED | Approved | 02-Oct-22 | 19:00 | 06-Oct-22 | 23:00 | Shutdown could be given in non solar generating Hours from 1900 Hrs |
| 876 | RQ105366 | OCC_199 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV FATEHGARH_I I(PG)-AHEJ2L PSS HB_FGRAH_P G (AHEJ2L) (AHEJ2L) CKT- 1 | AHEJ2L | D | For pending construction related works | 01/Oct/2022 | 17:00 | 05/Oct/2022 | 23:00 | | PLANNED | Approved | 01-Oct-22 | 19:00 | 05-Oct-22 | 23:00 | Shutdown could be given in non solar generating Hours from 1900 Hrs |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-------------------------------|---|-------------------|---|------------------------------|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 877 | RQ105418 | OCC_199 | cpcc1_sd | AC TRANS MISSION LINE CIRCUIT | 220 KV FARIDABAD SEC-58 (HV)-FARIDABAD(N T) (HVPNL) CKT-1 | POWER GRID,H VPNL | C | For NHAI diversion work | 01/Oct/2022 | 08:00 | 07/Oct/2022 | 18:00 | Kindly approve for dt 24.09.22 to 01.10.22 | PLANNED | Approved | 01-Oct-22 | 08:00 | 07-Oct-22 | 18:00 | Subject to Haryana consent/CEA clearance |
| 878 | RQ105712 | OCC_199 | cpcc1_sd | BUS | 220KV BUS 3 AT NEEMRANA(PG) | POWER GRID | D | FOR AMP WORK | 31/Oct/2022 | 08:00 | 31/Oct/2022 | 18:00 | | PLANNED | Approved | 31-Oct-22 | 08:00 | 31-Oct-22 | 18:00 | |
| 879 | RQ105696 | OCC_199 | cpcc1_sd | BUS | 220KV BUS 3 AT BASSI(PG) | POWER GRID | D | FOR AMP WORK | 30/Oct/2022 | 08:00 | 30/Oct/2022 | 18:00 | | PLANNED | Approved | 30-Oct-22 | 08:00 | 30-Oct-22 | 18:00 | |
| 880 | RQ105709 | OCC_199 | cpcc1_sd | BUS | 220KV BUS 2 AT NEEMRANA(PG) | POWER GRID | D | FOR AMP WORK | 30/Oct/2022 | 08:00 | 30/Oct/2022 | 18:00 | | PLANNED | Approved | 30-Oct-22 | 08:00 | 30-Oct-22 | 18:00 | |
| 881 | RQ105288 | OCC_199 | cpcc2_sd | BUS | 220KV BUS 1 AT AMRITSAR(PG) | POWER GRID | D | FOR AMP WORKS | 29/Oct/2022 | 10:00 | 29/Oct/2022 | 17:00 | Kindly Approve | PLANNED | Approved | 29-Oct-22 | 10:00 | 29-Oct-22 | 17:00 | |
| 882 | RQ105708 | OCC_199 | cpcc1_sd | BUS | 220KV BUS 1 AT NEEMRANA(PG) | POWER GRID | D | FOR AMP WORK | 29/Oct/2022 | 08:00 | 29/Oct/2022 | 18:00 | | PLANNED | Approved | 29-Oct-22 | 08:00 | 29-Oct-22 | 18:00 | |
| 883 | RQ105695 | OCC_199 | cpcc1_sd | BUS | 220KV BUS 2 AT BASSI(PG) | POWER GRID | D | FOR AMP WORK | 29/Oct/2022 | 08:00 | 29/Oct/2022 | 18:00 | | PLANNED | Approved | 29-Oct-22 | 08:00 | 29-Oct-22 | 18:00 | |
| 884 | RQ105720 | OCC_199 | cpcc1_sd | BUS | 220KV BUS 2 AT MANDOLA(PG) | POWER GRID | D | For Busbar Bay unit retrofit | 29/Oct/2022 | 08:00 | 29/Oct/2022 | 18:00 | | PLANNED | Approved | 29-Oct-22 | 08:00 | 29-Oct-22 | 18:00 | |
| 885 | RQ105719 | OCC_199 | cpcc1_sd | BUS | 220KV BUS 1 AT MANDOLA(PG) | POWER GRID | D | For Busbar Bay unit retrofit | 28/Oct/2022 | 08:00 | 28/Oct/2022 | 18:00 | | PLANNED | Approved | 28-Oct-22 | 08:00 | 28-Oct-22 | 18:00 | |
| 886 | RQ105722 | OCC_199 | cpcc1_sd | BUS | 220KV BUS 4 AT MANDOLA(PG) | POWER GRID | D | For Busbar Bay unit retrofit | 27/Oct/2022 | 08:00 | 27/Oct/2022 | 18:00 | | PLANNED | Approved | 27-Oct-22 | 08:00 | 27-Oct-22 | 18:00 | |
| 887 | RQ105721 | OCC_199 | cpcc1_sd | BUS | 220KV BUS 3 AT MANDOLA(PG) | POWER GRID | D | For Busbar Bay unit retrofit | 26/Oct/2022 | 08:00 | 26/Oct/2022 | 18:00 | | PLANNED | Approved | 26-Oct-22 | 08:00 | 26-Oct-22 | 18:00 | |
| 888 | RQ105095 | OCC_199 | cpcc3_sd | BUS | 220KV BUS 2 AT GORAKHPUR(PG) | POWER GRID | D | AMP Works | 20/Oct/2022 | 10:00 | 20/Oct/2022 | 18:00 | | PLANNED | Approved | 20-Oct-22 | 10:00 | 20-Oct-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-----|--------------------------------|------------|---|---|-------------|-------|-------------|-------|--------------------------|---------|----------|-----------|-------|-----------|-------|---|
| 889 | RQ105277 | OCC_199 | cpcc2_sd | BUS | 220KV BUS 2 AT ABDULLAPUR (PG) | POWER GRID | D | For Bus AMP | 13/Oct/2022 | 09:00 | 14/Oct/2022 | 18:00 | Kindly Approve | PLANNED | Approved | 13-Oct-22 | 09:00 | 14-Oct-22 | 18:00 | |
| 890 | RQ105727 | OCC_199 | cpcc1_sd | BUS | 220KV BUS 2 AT HISSAR(PG) | POWER GRID | D | Tightening of bus side connectors | 13/Oct/2022 | 08:00 | 13/Oct/2022 | 18:00 | | PLANNED | Approved | 13-Oct-22 | 08:00 | 13-Oct-22 | 18:00 | |
| 891 | RQ105726 | OCC_199 | cpcc1_sd | BUS | 220KV BUS 1 AT HISSAR(PG) | POWER GRID | D | Tightening of bus side connectors | 12/Oct/2022 | 08:00 | 12/Oct/2022 | 18:00 | | PLANNED | Approved | 12-Oct-22 | 08:00 | 12-Oct-22 | 18:00 | |
| 892 | RQ105705 | OCC_199 | cpcc1_sd | BUS | 220 KV KURUKSHETRA(PG) - BUS 2 | POWER GRID | D | FOR AMP WORK | 11/Oct/2022 | 08:00 | 11/Oct/2022 | 18:00 | | PLANNED | Approved | 11-Oct-22 | 08:00 | 11-Oct-22 | 18:00 | |
| 893 | RQ105783 | OCC_199 | cpcc2_sd | BUS | 220KV BUS 1 AT JALANDHAR(PG) | POWER GRID | D | For Bus AMP works. | 10/Oct/2022 | 09:00 | 10/Oct/2022 | 18:00 | Kindly Approve | PLANNED | Approved | 10-Oct-22 | 09:00 | 10-Oct-22 | 18:00 | |
| 894 | RQ105704 | OCC_199 | cpcc1_sd | BUS | 220 KV KURUKSHETRA(PG) - BUS 1 | POWER GRID | D | FOR AMP WORK | 10/Oct/2022 | 08:00 | 10/Oct/2022 | 18:00 | | PLANNED | Approved | 10-Oct-22 | 08:00 | 10-Oct-22 | 18:00 | |
| 895 | RQ105101 | OCC_199 | cpcc3_sd | BUS | 220KV BUS 2 AT AGRA(PG) | POWER GRID | D | AMP Works | 08/Oct/2022 | 10:00 | 08/Oct/2022 | 18:00 | | PLANNED | Approved | 08-Oct-22 | 10:00 | 08-Oct-22 | 18:00 | |
| 896 | RQ105478 | OCC_199 | cpcc1_sd | BUS | 220 KV BHADLA(PG) - BUS 7 | POWER GRID | D | FOR AMP WORK | 07/Oct/2022 | 16:00 | 07/Oct/2022 | 23:00 | 220kV Transfer Bus sec-A | PLANNED | Approved | 07-Oct-22 | 19:00 | 07-Oct-22 | 23:00 | Shutdown could be given from 1900 Hrs |
| 897 | RQ105276 | OCC_199 | cpcc2_sd | BUS | 220KV BUS 1 AT ABDULLAPUR (PG) | POWER GRID | D | For Bus AMP | 07/Oct/2022 | 09:00 | 08/Oct/2022 | 18:00 | Kindly Approve | PLANNED | Approved | 07-Oct-22 | 09:00 | 08-Oct-22 | 18:00 | |
| 898 | RQ105690 | OCC_199 | cpcc1_sd | BUS | 220 KV FATEHGARH_I(PG) - BUS 2 | POWER GRID | D | For erection and commissioning works in TBC Bay | 06/Oct/2022 | 17:00 | 10/Oct/2022 | 23:00 | | PLANNED | Approved | 06-Oct-22 | 19:00 | 10-Oct-22 | 23:00 | Shutdown could be given in non solar generating Hours from 1900 Hrs |
| 899 | RQ105688 | OCC_199 | cpcc1_sd | BUS | 220 KV FATEHGARH_I(PG) - BUS 4 | POWER GRID | D | For erection and commissioning works in TBC Bay | 06/Oct/2022 | 17:00 | 10/Oct/2022 | 23:00 | | PLANNED | Approved | 06-Oct-22 | 19:00 | 10-Oct-22 | 23:00 | Shutdown could be given in non solar generating Hours from 1900 Hrs |
| 900 | RQ105477 | OCC_199 | cpcc1_sd | BUS | 220 KV BHADLA(PG) - BUS 2 | POWER GRID | D | AMP work | 06/Oct/2022 | 16:00 | 06/Oct/2022 | 23:00 | 220kV Bus-2 SEC-A | PLANNED | Approved | 06-Oct-22 | 19:00 | 06-Oct-22 | 23:00 | Shutdown could be given from 1900 Hrs |
| 901 | RQ106042 | OCC_199 | cpcc1_sd | BUS | 220 KV FATEHGARH_I(PG) - BUS 4 | POWER GRID | D | For erection of LM tower and commissioning works in TBC Bay | 05/Oct/2022 | 17:00 | 15/Oct/2022 | 23:00 | | PLANNED | Approved | 05-Oct-22 | 19:00 | 15-Oct-22 | 23:00 | Shutdown could be given in non solar generating Hours from 1900 Hrs |
| 902 | RQ106043 | OCC_199 | cpcc1_sd | BUS | 220 KV FATEHGARH_I(PG) - BUS 3 | POWER GRID | D | For erection of LM tower and commissioning works in TBC Bay | 05/Oct/2022 | 17:00 | 15/Oct/2022 | 23:00 | | PLANNED | Approved | 05-Oct-22 | 19:00 | 15-Oct-22 | 23:00 | Shutdown could be given in non solar generating Hours from 1900 Hrs |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|-----|--------------------------------|------------|---|---|-------------|-------|-------------|-------|-------------------|---------|----------|-----------|-------|-----------|-------|---|
| 903 | RQ105476 | OCC_199 | cpcc1_sd | BUS | 220 KV BHADLA(PG) - BUS 1 | POWER GRID | D | FOR AMP WORK | 05/Oct/2022 | 16:00 | 05/Oct/2022 | 23:00 | 220kV Bus-1 SEC-A | PLANNED | Approved | 05-Oct-22 | 19:00 | 05-Oct-22 | 23:00 | Shutdown could be given from 1900 Hrs |
| 904 | RQ105479 | OCC_199 | cpcc1_sd | BUS | 220KV BUS 1 AT BHIWADI(PG) | POWER GRID | D | FOR AMP WORK | 03/Oct/2022 | 08:00 | 03/Oct/2022 | 18:00 | | PLANNED | Approved | 03-Oct-22 | 08:00 | 03-Oct-22 | 18:00 | |
| 905 | RQ105125 | OCC_199 | cpcc3_sd | BUS | 220KV BUS 2 AT FATEHPUR(PG) | POWER GRID | D | New bay extension works - Bus Bar stability test for new Bay construction (201 and 215) at 765KV Fatehpur ss. | 02/Oct/2022 | 10:00 | 02/Oct/2022 | 18:00 | | PLANNED | Approved | 02-Oct-22 | 10:00 | 02-Oct-22 | 18:00 | |
| 906 | RQ105725 | OCC_199 | cpcc1_sd | BUS | 220KV BUS 3 AT MANDOLA(PG) | POWER GRID | D | For AMP Work | 02/Oct/2022 | 08:00 | 02/Oct/2022 | 18:00 | | PLANNED | Approved | 02-Oct-22 | 08:00 | 02-Oct-22 | 18:00 | |
| 907 | RQ105693 | OCC_199 | cpcc1_sd | BUS | 220 KV FATEHGARH_I(PG) - BUS 3 | POWER GRID | D | For erection and commissioning works in TBC Bay | 01/Oct/2022 | 17:00 | 05/Oct/2022 | 23:00 | | PLANNED | Approved | 01-Oct-22 | 19:00 | 05-Oct-22 | 23:00 | Shutdown could be given in non solar generating Hours from 1900 Hrs |
| 908 | RQ105689 | OCC_199 | cpcc1_sd | BUS | 220 KV FATEHGARH_I(PG) - BUS 1 | POWER GRID | D | For erection and commissioning works in TBC Bay | 01/Oct/2022 | 17:00 | 05/Oct/2022 | 23:00 | | PLANNED | Approved | 01-Oct-22 | 19:00 | 05-Oct-22 | 23:00 | Shutdown could be given in non solar generating Hours from 1900 Hrs |
| 909 | RQ105124 | OCC_199 | cpcc3_sd | BUS | 220KV BUS 1 AT FATEHPUR(PG) | POWER GRID | D | New bay extension works - Bus Bar stability test for new Bay construction (201 and 215) at 765KV Fatehpur ss. | 01/Oct/2022 | 10:00 | 01/Oct/2022 | 18:00 | | PLANNED | Approved | 01-Oct-22 | 10:00 | 01-Oct-22 | 18:00 | |
| 910 | RQ105724 | OCC_199 | cpcc1_sd | BUS | 220KV BUS 1 AT MANDOLA(PG) | POWER GRID | D | FOR AMP WORK | 01/Oct/2022 | 08:00 | 01/Oct/2022 | 18:00 | | PLANNED | Approved | 01-Oct-22 | 08:00 | 01-Oct-22 | 18:00 | |
| 911 | RQ105480 | OCC_199 | cpcc1_sd | BUS | 220KV BUS 3 AT BHIWADI(PG) | POWER GRID | D | AMP work | 01/Oct/2022 | 08:00 | 01/Oct/2022 | 18:00 | | PLANNED | Approved | 01-Oct-22 | 08:00 | 01-Oct-22 | 18:00 | |
| 912 | RQ105171 | OCC_199 | ntpcos_sd | BUS | 220KV BUS 2 AT UNCHAHAR(NT) | NTPC | D | jumper connection for new bay | 17/Oct/2022 | 08:00 | 17/Oct/2022 | 18:00 | | PLANNED | Approved | 17-Oct-22 | 08:00 | 17-Oct-22 | 18:00 | |
| 913 | RQ105170 | OCC_199 | ntpcos_sd | BUS | 220KV BUS 1 AT UNCHAHAR(NT) | NTPC | D | jumper connection for new bay | 14/Oct/2022 | 08:00 | 14/Oct/2022 | 18:00 | | PLANNED | Approved | 14-Oct-22 | 08:00 | 14-Oct-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|-----|----------------------------|--------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 914 | RQ105191 | OCC_199 | ntpcos_sd | BUS | 220KV BUS 1 AT ANTA(NT) | NTPC | C | one day s/d for bay mntc alongwith GT S/D | 13/Oct/2022 | 08:00 | 13/Oct/2022 | 20:00 | | PLANNED | Approved | 13-Oct-22 | 08:00 | 13-Oct-22 | 20:00 | |
| 915 | RQ105190 | OCC_199 | ntpcos_sd | BUS | 220KV BUS 2 AT ANTA(NT) | NTPC | C | 2 DAYS S/D FOR BAY MNTC ALONG WITH GT s/d | 11/Oct/2022 | 08:00 | 12/Oct/2022 | 20:00 | | PLANNED | Approved | 11-Oct-22 | 08:00 | 12-Oct-22 | 20:00 | |
| 916 | RQ105030 | OCC_199 | sldcjk_sd | BUS | 220KV BUS 2 AT GLADNI(PDD) | PDD JK | D | Preventive Maintenance | 16/Oct/2022 | 08:00 | 16/Oct/2022 | 14:00 | 50-80MW may be shifted and fed from sister 220kV grids subject to real time loading and availability of power from these grids. Rest 250-300MW load shall be affected. | PLANNED | Approved | 16-Oct-22 | 08:00 | 16-Oct-22 | 14:00 | |
| 917 | RQ105031 | OCC_199 | sldcjk_sd | BUS | 220KV BUS 1 AT GLADNI(PDD) | PDD JK | D | Preventive Maintenance | 16/Oct/2022 | 08:00 | 16/Oct/2022 | 14:00 | 50-80MW may be shifted and fed from sister 220kV grids subject to real time loading and availability of power from these grids. Rest 250-300MW load shall be affected. | PLANNED | Approved | 16-Oct-22 | 08:00 | 16-Oct-22 | 14:00 | |
| 918 | RQ105619 | OCC_199 | stuup_sd | BUS | 220 KV PANKI(UP) - BUS 2 | UPPTCL | C | Stringing of Twin Moose Conductor. | 11/Oct/2022 | 10:00 | 13/Oct/2022 | 17:00 | | PLANNED | Approved | 11-Oct-22 | 10:00 | 13-Oct-22 | 17:00 | |
| 919 | RQ105526 | OCC_199 | stuup_sd | BUS | 220KV BUS 2BAREILLY(UP) | UPPTCL | D | For connecting Main Bus-02 section of newly constructed Amariya bay | 08/Oct/2022 | 08:00 | 08/Oct/2022 | 17:00 | new element will be charged through MB-02 | PLANNED | Approved | 08-Oct-22 | 08:00 | 08-Oct-22 | 17:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|------------------------------|--|------------|---|---|-------------|-------|-------------|-------|---|---------|----------|-----------|-------|-----------|-------|-----------------------|
| 920 | RQ105525 | OCC_199 | stuup_sd | BUS | 220KV BUS 1BAREILLY(UP) | UPPTCL | D | For connecting Main Bus-01 section of newly constructed Amariya bay | 07/Oct/2022 | 08:00 | 07/Oct/2022 | 17:00 | new element will be charged through MB-01 | PLANNED | Approved | 07-Oct-22 | 08:00 | 07-Oct-22 | 17:00 | |
| 921 | RQ105215 | OCC_199 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 132 KV PITHORAGARH(PG)-ALMORA(PTCUL) (PTCUL) CKT-1 | PTCUL | D | AMP work | 17/Oct/2022 | 10:00 | 17/Oct/2022 | 17:00 | | PLANNED | Approved | 17-Oct-22 | 10:00 | 17-Oct-22 | 17:00 | Subject to UK consent |
| 922 | RQ105554 | OCC_199 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 132 KV AMARPURAT HEDI(RS)-HISAR(BB) (RS) CKT-1 | RRVPNL | D | for Quarterly Maintenance | 14/Oct/2022 | 08:00 | 14/Oct/2022 | 18:00 | | PLANNED | Approved | 14-Oct-22 | 08:00 | 14-Oct-22 | 18:00 | |
| 923 | RQ105889 | OCC_199 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 132 KV KATHUA(JK)-MAHANPUR(JK) (PG) CKT-1 | POWER GRID | D | Non-Auto mode required for OPGW installation works under Northern Region OPGW Strengthening Scheme (NROSS). | 01/Oct/2022 | 07:00 | 31/Oct/2022 | 18:00 | Kindly Approve | PLANNED | Approved | 01-Oct-22 | 07:00 | 31-Oct-22 | 18:00 | |
| 924 | RQ105888 | OCC_199 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 132 KV SEWA_2(NH)-MAHANPUR(PDD) (PG) CKT-1 | POWER GRID | D | Non-Auto mode required for OPGW installation works under Northern Region OPGW Strengthening Scheme (NROSS). | 01/Oct/2022 | 07:00 | 31/Oct/2022 | 18:00 | Kindly Approve | PLANNED | Approved | 01-Oct-22 | 07:00 | 31-Oct-22 | 18:00 | |
| 925 | RQ105887 | OCC_199 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 132 KV SEWA_2(NH)-KATHUA(JK) (PG) CKT-1 | POWER GRID | D | Non-Auto mode required for OPGW installation works under Northern Region OPGW Strengthening Scheme (NROSS). | 01/Oct/2022 | 07:00 | 31/Oct/2022 | 18:00 | Kindly Approve | PLANNED | Approved | 01-Oct-22 | 07:00 | 31-Oct-22 | 18:00 | |
| 926 | RQ105789 | OCC_199 | cpcc2_sd | BR/BSR/MSR | 25 MVAR BUS REACTOR NO 2 AT 220 KV JALANDHAR(PG) | POWER GRID | D | For AMP works. | 21/Oct/2022 | 08:00 | 21/Oct/2022 | 20:00 | Kindly Approve | PLANNED | Approved | 21-Oct-22 | 08:00 | 21-Oct-22 | 20:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|------------|---|------------|---|------------------------------|-------------|-------|-------------|-------|----------------|---------|----------|-----------|-------|-----------|-------|--|
| 927 | RQ105784 | OCC_199 | cpcc2_sd | BR/BSR/MSR | 25 MVAR BUS REACTOR NO 1 AT 220 KV JALANDHAR(PG) | POWER GRID | D | AMP WORK | 13/Oct/2022 | 08:00 | 13/Oct/2022 | 20:00 | Kindly Approve | PLANNED | Approved | 13-Oct-22 | 08:00 | 13-Oct-22 | 20:00 | |
| 928 | RQ105746 | OCC_199 | cpcc1_sd | BAY | 203 MAIN BAY - 220 KV MANDOLA(PG)- GOPALPUR(DTL) (DTL) CKT-2 (POWERGRID) | POWER GRID | C | ABB BREAKER OVERHAULLING | 23/Oct/2022 | 08:00 | 30/Oct/2022 | 18:00 | | PLANNED | Approved | 23-Oct-22 | 08:00 | 30-Oct-22 | 18:00 | |
| 929 | RQ105734 | OCC_199 | cpcc1_sd | BAY | 211 MAIN BAY - 220 KV BHIWADI(PG) -MAU(HV) (HVPNL) CKT-1 (POWERGRID) | POWER GRID | C | Overhauling of 220 kV CB 211 | 13/Oct/2022 | 08:00 | 18/Oct/2022 | 18:00 | | PLANNED | Approved | 13-Oct-22 | 08:00 | 18-Oct-22 | 18:00 | |
| 930 | RQ105731 | OCC_199 | cpcc1_sd | BAY | 205 MAIN BAY - 220 KV BHADLA(PG)- BHADLA SOLAR(ADANI) (ADANI) CKT-2 AT BHADLA(PG) | POWER GRID | D | FOR AMP WORK | 11/Oct/2022 | 17:00 | 11/Oct/2022 | 23:00 | | PLANNED | Approved | 11-Oct-22 | 17:00 | 11-Oct-22 | 23:00 | |
| 931 | RQ105730 | OCC_199 | cpcc1_sd | BAY | 203 MAIN BAY - 220 KV BHADLA(PG)- BHADLA SOLAR(ADANI) (ADANI) CKT-1 AT BHADLA(PG) | POWER GRID | D | For AMP Work | 10/Oct/2022 | 17:00 | 10/Oct/2022 | 23:00 | | PLANNED | Approved | 10-Oct-22 | 17:00 | 10-Oct-22 | 23:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|--------------|---------|----------|-----|---|------------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 932 | RQ10573 3 | OCC_199 | cpcc1_sd | BAY | 209 MAIN BAY - 220 KV BHIWADI(PG) -REWARI(HV) (HVPNL) CKT-2 (POWERGRID) AT 220 KV BHIWADI(PG) | POWER GRID | C | Overhauling of 220 kV CB 209 | 07/Oct/2022 | 08:00 | 12/Oct/2022 | 18:00 | | PLANNED | Approved | 07-Oct-22 | 08:00 | 12-Oct-22 | 18:00 | |
| 933 | RQ10575 9 | OCC_199 | cpcc1_sd | BAY | 214 MAIN BAY - 220 KV MEERUT(PG)-MODIPURAM (UP) (UP) CKT-1 AT MEERUT(PG) | POWER GRID | C | For attending SF6 Leakage in Y Pole CB | 06/Oct/2022 | 08:00 | 07/Oct/2022 | 18:00 | | PLANNED | Approved | 06-Oct-22 | 08:00 | 07-Oct-22 | 18:00 | |
| 934 | RQ10576 2 | OCC_199 | cpcc1_sd | BAY | 216 MAIN BAY - 220 KV MEERUT(PG)-SHATABDINA GAR(UP) (UP) CKT-1 AT MEERUT(PG) | POWER GRID | C | For attending SF6 gas leakage in B phase CB | 05/Oct/2022 | 08:00 | 08/Oct/2022 | 18:00 | | PLANNED | Approved | 05-Oct-22 | 08:00 | 08-Oct-22 | 18:00 | |
| 935 | RQ10573 2 | OCC_199 | cpcc1_sd | BAY | 210 MAIN BAY - 220 KV BHIWADI(PG) -HSIIDC BAWAL(HV) (HVPNL) CKT-1 (POWERGRID) AT 220 KV BHIWADI(PG) | POWER GRID | C | Overhauling of 220 kV CB 210 | 01/Oct/2022 | 08:00 | 06/Oct/2022 | 18:00 | | PLANNED | Approved | 01-Oct-22 | 08:00 | 06-Oct-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|--------------|--|------------|---|---|-------------|-------|-------------|-------|---|---------|----------|-----------|-------|-----------|-------|--|
| 936 | RQ105129 | OCC_199 | cpcc3_sd | HVDC POLE | 70 KV VINDHYACHAL(PG) POLE-2 | POWER GRID | D | FOR AMP OF HVDC BLOCK#2 | 10/Oct/2022 | 10:00 | 13/Oct/2022 | 18:00 | Protection system & equipment testing after one year of commissioning along with DUE AMP. BLOCK-1 will remain in service. Max POWER Flow: 250 MW both direction | PLANNED | Approved | 10-Oct-22 | 10:00 | 13-Oct-22 | 18:00 | |
| 937 | RQ104993 | OCC_199 | cpcc3_sd | FSC | FSC(30%) OF 400 KV GORAKHPUR-LUCKNOW_1 (PG) CKT-3 AT LUCKNOW_1(PG) | POWER GRID | D | AMP works - Basti CKT 2 -FSC at 400/220kV Lucknow SS (PG) | 25/Oct/2022 | 10:00 | 26/Oct/2022 | 18:00 | | PLANNED | Approved | 25-Oct-22 | 10:00 | 26-Oct-22 | 18:00 | |
| 938 | RQ105473 | OCC_199 | cpcc1_sd | SVC/ST ATCOM | SVC No 1(-300/+400MVAR) at 400 KV Kankroli(PG) | POWER GRID | D | For signal re integration to RTAMC | 20/Oct/2022 | 08:00 | 20/Oct/2022 | 18:00 | | PLANNED | Approved | 20-Oct-22 | 08:00 | 20-Oct-22 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|--------------|---------|----------|-------------|--|------------|---|--|-------------|-------|-------------|-------|---|---------|----------|-----------|-------|-----------|-------|--|
| 939 | RQ10513 1 | OCC_199 | cpcc3_sd | FILTER BANK | 400 KV 60 MVAR Filter Bank No B2Z23 at Vindhyachal-North(PG) | POWER GRID | D | AMP OF BLOCK#2 FILTER Z23 & ASSOCIATED FILTER PROTECTION | 12/Oct/2022 | 10:00 | 12/Oct/2022 | 18:00 | Filter AMP clubbed with block amp, to avoid Dual block POWER limitation of 175MW. Protection system & equipment testing after one year of commissioning along with DUE AMP. BLOCK-1 will remain in service. Max POWER Flow: 250 MW both | PLANNED | Approved | 12-Oct-22 | 10:00 | 12-Oct-22 | 18:00 | |
|-----|--------------|---------|----------|-------------|--|------------|---|--|-------------|-------|-------------|-------|---|---------|----------|-----------|-------|-----------|-------|--|

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-------------|--|------------|---|---|-------------|-------|-------------|-------|---|---------|----------|-----------|-------|-----------|-------|--|
| 940 | RQ105130 | OCC_199 | cpcc3_sd | FILTER BANK | 400 KV 60 MVAR Filter Bank No B2Z13 at Vindhyachal-North(PG) | POWER GRID | D | AMP OF BLOCK#2 FILTER Z13 & ASSOCIATED FILTER PROTECTION & PSD Tuning | 11/Oct/2022 | 10:00 | 11/Oct/2022 | 18:00 | Filter AMP clubbed with block amp, to avoid Dual block POWER limitation of 175MW. Protection system & equipment testing after one year of commissioning along with DUE AMP. BLOCK-1 will remain in service. Max POWER Flow: 250 MW both | PLANNED | Approved | 11-Oct-22 | 10:00 | 11-Oct-22 | 18:00 | |
|-----|----------|---------|----------|-------------|--|------------|---|---|-------------|-------|-------------|-------|---|---------|----------|-----------|-------|-----------|-------|--|

Outages proposed in other RPCs requiring NRPC approval

| Sl No | Outages proposed in | Name of Requesting Agency | Name of Elements | From | | To | | Basis | Reason | Remarks (If Any) | S/d Status | OCC Remarks |
|-------|---------------------|---------------------------|--------------------------------|-----------|-----------|-----------|-------|-------|---|---|------------|--|
| 1 | WRPC | MP_SDC | 220KV-MALANPUR-AURIYA-1 | 6/Oct/22 | 9:00 | 6/Oct/22 | 17:00 | D | FOR LINE MAINTENANCE WORK | | approved | |
| 2 | WRPC | MP_SDC | 220KV-BHANPURA-RANPUR-1 | 6/Oct/22 | 8:00 | 6/Oct/22 | 18:00 | D | FOR LINE MAINTENANCE WORK | NR drawal restriction required up to 150 MW(max) | approved | NR drawal restriction required up to 150 MW(max). Subject to rajasthan consent |
| 3 | WRPC | MP_SDC | 220KV-BHANPURA-MODAK-1 | 11/Oct/22 | 8:00 | 11/Oct/22 | 18:00 | D | FOR LINE MAINTENANCE WORK | NR drawal restriction required up to 150 MW(max) | approved | NR drawal restriction required up to 150 MW(max). Subject to rajasthan consent |
| 4 | WRPC | MP_SDC | 220KV-MEHGAON-AURIYA-1 | 12/Oct/22 | 9:00 | 12/Oct/22 | 17:00 | D | FOR LINE MAINTENANCE WORK | | approved | |
| 5 | WRPC | MP_SDC | 132KV-SHEOPUR-KHANDAR-2 | 17/Oct/22 | 9:00 | 17/Oct/22 | 17:00 | D | FOR LINE MAINTENANCE WORK | | approved | |
| 6 | WRPC | POWERGRID | 765KV-JABALPUR-ORAI-1 | 1/Oct/22 | 7:00 | 31/Oct/22 | 18:00 | D | For OPGW stringing under live line condition | | approved | |
| 7 | WRPC | POWERGRID | 400KV-KANSARI-BHINMAL-1 | 1/Oct/22 | 9:00 | 1/Oct/22 | 15:00 | D | Transfer bus scheme testing for the line with TBC bay at Kansari end. | | approved | |
| 8 | WRPC | POWERGRID | 765KV-GWALIOR-AGRA-1 | 1/Oct/22 | 9:00 | 7/Oct/22 | 18:00 | D | Tower Strengthening Work. Autoreclosure to be kept in non auto mode. | | approved | |
| 9 | WRPC | POWERGRID | 400KV-KANSARI-KANKROLI-1 | 6/Oct/22 | 9:00 | 6/Oct/22 | 18:00 | D | Yearly AMP of LTE, Line reactor and main bay circuit breaker at Kansari end. Dia to be kept opened at both ends. | | approved | |
| 10 | WRPC | POWERGRID | 765KV-SATNA-GWALIOR-2 | 9/Oct/22 | 9:00 | 9/Oct/22 | 18:00 | D | AMP Works of Line Terminal Equipments & Line Reactor. Further Line AMP also be done. Dia to be kept opened at both ends. 765KV Gwalior-Orai and 765KV Satna-Orai to be kept in non auto mode. | ATC-TTC of NR Import to be curtailed by 2150 MW | approved | ATC-TTC of NR Import to be curtailed by 2150 MW |
| 11 | WRPC | POWERGRID | 765KV-GWALIOR-AGRA-2 | 9/Oct/22 | 9:00 | 16/Oct/22 | 18:00 | D | Tower Strengthening Work. Autoreclosure to be kept in non auto mode. | | approved | |
| 12 | WRPC | POWERGRID | 400KV-VINDHYACHAL(P5)-RIHAND-1 | 14/Oct/22 | 9:00 | 15/Oct/22 | 18:00 | D | Line AMP works. A/R off of Ckt 2 and Dia to be kept open at both ends. | May be clubbed with Unit outage | approved | May be clubbed with Unit outage |
| 13 | WRPC | POWERGRID | 765KV-JABALPUR-ORAI-1 | 17/Oct/22 | 9:30 | 17/Oct/22 | 18:30 | D | For Line Terminal equipment AMP work and line AMP works. REACTOR AMP WORK & FOR SPARE ROTATION. Dia to be kept opened at both end. Ckt#1 to be kept in non auto mode. | ATC-TTC of NR Import to be curtailed by 900 MW | approved | ATC-TTC of NR Import to be curtailed by 900 MW |
| 14 | WRPC | POWERGRID | 400KV-VINDHYACHAL(P5)-RIHAND-2 | 18/Oct/22 | 9:00 | 19/Oct/22 | 18:00 | D | Line AMP works. A/R off of Ckt 1 and Dia to be kept open at both ends. | May be clubbed with Unit outage | approved | May be clubbed with Unit outage |
| 15 | WRPC | POWERGRID | 765KV-JABALPUR-ORAI-2 | 19/Oct/22 | 9:30 | 19/Oct/22 | 18:30 | D | For Line Terminal equipment AMP work and line AMP works. REACTOR AMP WORK & FOR SPARE ROTATION. Dia to be kept opened at both end. Ckt#1 to be kept in non auto mode. | ATC-TTC of NR Import to be curtailed by 900 MW | approved | ATC-TTC of NR Import to be curtailed by 900 MW |
| 16 | ERPC | ER-1 | 400KV-PATNA-BALIA-1 & 2 | 10/Oct/22 | 7:00 | 22/Oct/22 | 17:30 | C | DESTRINGING, ERECTION AND STRINGING WORK FOR DIVERSION OF 400KV PATNA BALIA 1&2 LINE. | All other lines in ER-NR corridor shall remain in service | | already discussed in main list |
| 17 | ERPC | ER-1 | 400KV BIHARSHARIF BALIA -1 & 2 | 28/Oct/22 | 7:00 | 29/Oct/22 | 18:00 | D | FOR OPGW CROSSING BETWEEN ARA-DUMRAO TO BIHARSHARIF-BALIA LINE UNDER STRENGTHENING OF OPGW NETWORK IN ER PROJECT | All other lines in ER-NR corridor shall remain in service | | already discussed in main list |
| 18 | ERPC | ER-1 | A/R OF 400KV BALIA-NAUBATPUR-I | 1/Oct/22 | 07:00 hrs | 31/Oct/22 | 18:00 | D | FOR OPGW INSTALLATION WORK UNDER STRENGTHENING OF OPGW NETWORK IN ER PROJECT | | approved | |
| 19 | ERPC | ER-1 | 400KV BALIA-NAUBATPUR-I | 6/Oct/22 | 7:00 | 12/Oct/22 | 18:00 | D | FOR REMOVAL & FIXING OF AVIATION GLOBULE FOR OPGW ERECTION WORK | | approved | subject to real time grid condition |
| 20 | ERPC | ER-1 | 400KV BALIA-NAUBATPUR-II | 13/Oct/22 | 7:00 | 20/Oct/22 | 18:00 | D | FOR REMOVAL & FIXING OF AVIATION GLOBULE FOR OPGW ERECTION WORK | | approved | subject to real time grid condition |
| 21 | ERPC | ER-1 | 765KV GAYA-VARANASI-II | 12/Oct/22 | 9:00 | 12/Oct/22 | 17:00 | D | REPLACEMENT OF DISC INSULATOR AT TOWER LOCATION 234 (B PHASE) | May be clubbed with Sl.No. 32 | approved | May be clubbed with Sl.No. 32 |
| 22 | ERPC | ER-1 | 765KV GAYA-VARANASI-I | 14/Oct/22 | 9:00 | 14/Oct/22 | 17:00 | D | INSTALLATION OF BIRD GUARD AT 765 KV GAYA - VARANASI - I (111 ,112,113 AND 114) | May be clubbed with Sl.No. 31 | approved | May be clubbed with Sl.No. 31 |
| 23 | ERPC | ER-1 | 400KV GAYA- CHANDWA-I | 14/Oct/22 | 9:00 | 14/Oct/22 | 17:00 | D | REPLACEMENT OF INSULATOR DAMAGED BY MISCREANT | ATC-TTC of NR Import to be curtailed by 400 MW | approved | ATC-TTC of NR Import to be curtailed by 400 MW |
| 24 | ERPC | ER-1 | 400KV-NEW RANCHI-CHANDWA-2 | 10/Oct/22 | 9:00 | 10/Oct/22 | 17:00 | D | FLASHOVER INSULATOR REPLACEMENT | ATC-TTC of NR Import to be curtailed by 300 MW | approved | ATC-TTC of NR Import to be curtailed by 300 MW |
| 25 | ERPC | ER-I | 400KV GAYA- CHANDWA-II | 11/Oct/22 | 9:00 | 11/Oct/22 | 17:00 | D | AS THE LOWER CKT AT MULTI CKT TOWER LOCATION 242 IS 400 KV CHANDWA- GAYA CKT 2 THERFORE REPLACEMENT OF FLASHED INSULATOR 400 KV CHANDAUTI -GAYA 1 REQUIRES SHUT DOWN OF THIS LINE ALSO. | ATC-TTC of NR Import to be curtailed by 400 MW | approved | ATC-TTC of NR Import to be curtailed by 400 MW |
| 26 | ERPC | NR-3 | 800 KV BNC-AGRA LINE-1 | 11/Oct/22 | 8:00 | 18/Oct/22 | 18:00 | C | Transmission line diversion works due to construction of Gorakhpur Link Expressway | | | already discussed in main list |
| 27 | ERPC | NR-3 | 800 KV BNC-AGRA LINE-2 | 11/Oct/22 | 8:00 | 18/Oct/22 | 18:00 | C | Transmission line diversion works due to construction of Gorakhpur Link Expressway | | | already discussed in main list |
| 28 | ERPC | NR-3 | 765 KV GAYA-BALLIA | 15/Oct/22 | 8:00 | 18/Oct/22 | 18:00 | D | Insulator Replacement work(From porcelene to polymer) at major crossings | | | already discussed in main list |
| 29 | ERPC | NR-3 | 765 KV SASARAM-FATEHPUR | 11/Oct/22 | 8:00 | 20/Oct/22 | 18:00 | C | Diversion work due to construction of Ganga Expressway of UPEADA | All other lines in ER-NR corridor shall remain in service | | already discussed in main list |
| 30 | ERPC | NR-3 | 400 KV SASARAM-ALLAHABAD | 11/Oct/22 | 8:00 | 12/Oct/22 | 18:00 | D | Insulator Replacement work(From porcelene to polymer) at major crossings | | | already discussed in main list |
| 31 | ERPC | NR-3 | 765 KV GAYA-VARANASI-1 | 12/Oct/22 | 9:00 | 13/Oct/22 | 17:00 | D | Insulator cleaning due to bird droppings | | | already discussed in main list |

| | | | | | | | | | | | | |
|----|------|------|-------------------------|-----------|------|-----------|-------|---|--|--|--|--------------------------------|
| 32 | ERPC | NR-3 | 765 KV GAYA-VARANASI-2 | 14/Oct/22 | 9:00 | 15/Oct/22 | 17:00 | D | Insulator cleaning due to bird droppings | | | already discussed in main list |
| 33 | ERPC | NR-3 | 400 KV SASARAM-VARANASI | 18/Oct/22 | 8:00 | 18/Oct/22 | 18:00 | D | Insulator cleaning due to bird droppings | | | already discussed in main list |

Proposed Shutdown for the Month of October, 2022
Not Found in Portal

| Format for maintenance program of transmission elements | | | | | | | | | | | |
|--|----------------------------------|--|---|-----------|-------|-----------|-------|------------------|--|------------|---|
| Name of Utility/Licensee-UPPTCL | | | Category to which transmission element belong | From | | To | | Daily/Continuous | Reason | S/d Status | OCC Remarks |
| S.N. | Details of transmission elements | | | Date | Time | Date | Time | | | | |
| | Voltage Level | Name | | | | | | | | | |
| 1 | 765 kV | 765 kV LALITPUR-TPS (LPGCLUP)-FATEHBAD_AGRA -I line | A | 7-Oct-22 | 8:00 | 8-Oct-22 | 17:00 | (On Daily Basis) | For attending Hot point, Jumper Tightening and fixing jumper nut bolt and 80MVAR Spare Phase Line Reactor unit will be charge as R Phase unit at 765kV Substation Fatehabad Agra | approved | May be clubbed with Unit outage at Lalitpur |
| 2 | 765 kV | 765 kV LALITPUR-TPS (LPGCLUP)-FATEHBAD_AGRA -II line | A | 10-Oct-22 | 8:00 | 11-Oct-22 | 17:00 | (On Daily Basis) | For attending Hot point, Jumper Tightening and fixing jumper nut bolt | approved | May be clubbed with Unit outage at Lalitpur |
| 3 | 765 kV | 1500 MVA ICT-2 at Hapur S/s | A | 12-Oct-22 | 10:00 | 12-Oct-22 | 14:00 | (On Daily Basis) | For the Maintenance of Transformer Bank and Normalization of ICT as one New transformer will charged at B phase in place of Spare ICT (For change over and after that 4 Hour on no load charging of transformer) | approved | To be clubbed with 765 kV Gr. Noida Hapur Line SD as ICT will be Idle charged |
| Category A: Transmission elements at 400 kV and above. | | | | | | | | | | | |
| Category B: Transmission elements at 132 kV and above level emanating from ISGS. | | | | | | | | | | | |
| Category C: Transmission elements at 132 kV and above which are inter-regional in nature. | | | | | | | | | | | |
| Category D: Transmission elements at 220 kV level with one end in a State while other end is in another State. | | | | | | | | | | | |

| S.No. | Voltage | Line/Equipment Names as per NRLDC Nomenclature | From Date | From Time | To Date | To Time | Basis | Reason | S/d Status | OCC Remarks |
|-------|---------|--|------------|-----------|------------|-----------|-----------|--|------------|---|
| 1 | 400kV | 402 TIE BAY - 400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1 (FBTL) AT 400 KV FATEHGARH POOLING(FBTL)-ADANI RENEWPARK_SL_FGARH_FBTL (AREPRL) (AREPRL) CKT-1 AT 400 KV FATEHGARH POOLING(FBTL) (FBTL) | 11-Oct-22 | 10:30 | 11-Oct-22 | 17:00 | Daily | For Annual Preventive Maintenance | approved | |
| 2 | 400kV | 405 TIE BAY - 400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2 (FBTL) AT 400 KV FATEHGARH POOLING(FBTL)-ADANI RENEWPARK_SL_FGARH_FBTL (AREPRL) (AREPRL) CKT-2 AT 400 KV FATEHGARH POOLING(FBTL) (FBTL) | 14-Oct-22 | 10:30 | 14-Oct-22 | 17:00 | Daily | For Annual Preventive Maintenance | approved | |
| 3 | 500kV | 500 KV HVDC MAHINDERGARH(APL)-ADANI MUNDRA(APL) (ATIL) CKT-2 | 1-Oct-22 | 8:00 | 31-Oct-22 | 18:30 | Daily | OPGW REPLACEMENT WORK (Replacement of old earthwire with OPGW). No outage is required. Work will be carried out in Reduced voltage operation (RVO) block mode. | approved | |
| 4 | 500kV | 500 KV HVDC MAHINDERGARH(APL)-ADANI MUNDRA(APL) (ATIL) CKT-1 | 28-Oct-22 | 8:00 | 31-Oct-22 | 20:00 | Continous | For 33 KV Earth Electrode Line (Tower No. 22-26 & 85-87) Modification work for NHAI PIU Bhiwani to accommodate NH152D | approved | ATC Curateilment of 1700-1800 MW. Subjected to WRPC Consent. All FTC procedures shall be followed. EI approval, PTCC approval to be submitted before charging of line . Subject to haryana consent. |
| 5 | 500kV | 500 KV HVDC MAHINDERGARH(APL)-ADANI MUNDRA(APL) (ATIL) CKT-2 | 28-Oct-22 | 8:00 | 31-Oct-22 | 20:00 | Continous | For 33 KV Earth Electrode Line (Tower No. 22-26 & 85-87) Modification work for NHAI PIU Bhiwani to accommodate NH152D | approved | |
| 6 | 765kV | 765kV Agra – Gr. Noida Line | 21.09.2022 | 09:00 Hrs | 21.09.2022 | 19:00 Hrs | Daily | To attend oil leakage in R-ph 80 MVAR Line Reactor | approved | |
| 7 | 765kV | 765kV Agra – Ghatampur line | 22.09.2022 | 09:00 Hrs | 22.09.2022 | 20:00 Hrs | Daily | For taking spare 63MVAR line Reactor in service | rejected | line is yet to be commisioned |

OUTAGE PLANNING TO BE APPROVED IN 199TH OCC MEETING

Format I(A): Request for transmission element outage by Indenting agency to RPC

| Indenting Agency | | HPPTCL | Oct-22 | | | | Proposed Date and Time | | | | | | | |
|------------------|-------------------------------|--------------------|------------------------------------|--------|------------------------|---|------------------------|-----------|-------------|----------|------------|-------------------------|--|--|
| | | Line Details | | | Proposed Date and Time | | | | | | | | | |
| Sl. No. | Name of the Requesting Agency | Voltage Level (kV) | Transmission Line | Owner | Daily/Continuous | Reason | From Date | From Time | To Date | To Time | S/d Status | OCC Remarks | | |
| 1 | HPPTCL | 220kV | 220kV Dehar(BB)-Kangoo(HP) - CKT-1 | HPPTCL | Daily | Replacement of Red hot jumper & T-Clamp | 11-Oct-2022 | 10:00hrs | 11-Oct-2022 | 17:00hrs | approved | subject to BBMB consent | | |

POWERGRID NORTHERN REGION-II

SUBJECT :- SD REQUEST FOR TRANSMISSION ELEMENTS for 199 OCC MEETING

| S.N. | Details of Transmission Element | | Category of element | DURATION | | | | Daily/ Continuous | A | S/d Status | OCC Remarks |
|------------------------|----------------------------------|--|---------------------|------------|------------|------------|------------|-------------------|---|------------|------------------------------|
| | Voltage level (KV) | NAME OF THE ELEMENT AND SUBSTATION | | FROM | | TO | | | | | |
| | | | | DATE | TIME | DATE | TIME | | | | |
| X-2 | For construction activity | | | | | | | | | | |
| X-3 | For O&M activity | | | | | | | | | | |
| MOGA SUBSTATION | | | | | | | | | | | |
| 1 | 765KV | 765 kV, Moga-Bikaner Line-1 & Bus Reactor-1 Tie Bay (Bay No. 702) | A | 26.10.2022 | 09:00 Hrs. | 27.10.2022 | 17:30 Hrs. | DAILY | AMP of Bay Equipment | approved | |
| 2 | 765KV | 765 kV, Moga-Bikaner Line-2 & Bus Reactor-2 Tie Bay (Bay No. 705) | A | 03.10.2022 | 09:00 Hrs. | 04.10.2022 | 17:30 Hrs. | DAILY | AMP of Bay Equipment | approved | |
| 3 | 765KV | 765 kV, Bus Reactor-2 Main Bay (Bay No. 706) | A | 28.10.2022 | 09:00 Hrs. | 29.10.2022 | 17:30 Hrs. | DAILY | AMP of Bay Equipment | approved | |
| 4 | 765KV | 765 kV Moga- Bikaner Line-1 Main Bay (Bay 701) | A | 06.10.2022 | 09:00 Hrs. | 06.10.2022 | 17:30 Hrs. | DAILY | Alignment of 765 kV Siemens make Isolator of Bay no. 701 | approved | |
| 5 | 765KV | 765 kV Moga- Bikaner Line-2 Main Bay (Bay 704) | A | 07.10.2022 | 09:00 Hrs. | 07.10.2022 | 17:30 Hrs. | DAILY | Alignment of 765 kV Siemens make Isolator of Bay no. 704 | approved | |
| 6 | 765KV | 765 kV Moga- Bikaner Line-1 Line Bay (Bay 701L) | A | 08.10.2022 | 09:00 Hrs. | 08.10.2022 | 17:30 Hrs. | DAILY | Alignment of 765 kV Siemens make Isolator of Bay no. 701L | approved | |
| 7 | 765KV | 765 kV Moga- Bikaner Line-2 line Bay (Bay 704L) | A | 10.10.2022 | 09:00 Hrs. | 10.10.2022 | 17:30 Hrs. | DAILY | Alignment of 765 kV Siemens make Isolator of Bay no. 704L | approved | |
| 8 | 765KV | 765 kV Moga- Bikaner Line-1 Reactor Bay (Bay 701R) | A | 08.10.2022 | 09:00 Hrs. | 08.10.2022 | 17:30 Hrs. | DAILY | Alignment of 765 kV Siemens make Isolator of Bay no. 701R | approved | To be clubbed Line outage |
| 9 | 765KV | 765 kV Moga- Bikaner Line-2 Reactor Bay (Bay 704R) | A | 10.10.2022 | 09:00 Hrs. | 10.10.2022 | 17:30 Hrs. | DAILY | Alignment of 765 kV Siemens make Isolator of Bay no. 704R | approved | To be clubbed Line outage |
| 10 | 765KV | 765 kV Moga- Bikaner Line-1 Main Bay (Bay 701) | A | 11.10.2022 | 09:00 Hrs. | 13.10.2022 | 17:30 Hrs. | Continuous | SF6 gas Alarm issue rectification in 765 kV Siemens make CB of Bay no. 701 | approved | |
| 11 | 765KV | 765 kV Moga- Bikaner Line-2 Main Bay (Bay 704) | A | 14.10.2022 | 09:00 Hrs. | 16.10.2022 | 17:30 Hrs. | Continuous | SF6 gas Alarm issue rectification in 765 kV Siemens make CB of Bay no. 704 | approved | |
| 12 | 765KV | 765 kV Moga- Bikaner Line-1 Reactor Bay (Bay 701R) | A | 17.10.2022 | 09:00 Hrs. | 19.10.2022 | 17:30 Hrs. | Continuous | SF6 gas Alarm issue rectification in 765 kV Siemens make CB of Bay no. 701R | approved | To be clubbed Line outage |
| 13 | 765KV | 765 kV Moga- Bikaner Line-2 Reactor Bay (Bay 704R) | A | 20.10.2022 | 09:00 Hrs. | 22.10.2022 | 17:30 Hrs. | Continuous | SF6 gas Alarm issue rectification in 765 kV Siemens make CB of Bay no. 704R | approved | To be clubbed Line outage |
| 14 | 220 KV | 220 KV Jassure-Pong Transmission Line. | D | 20.10.2022 | 09:00 hrs | 20.10.2022 | 18:00hrs | Daily | For taking sample of Conductor. Hardware fitting from span measurement of residual life of T/L as Line has completed more than 35 years of useful life. | approved | subject to BBMB consent |
| 15 | 220 KV | 220 KV Bairasuil-Pong Transmission Line. | D | 22.10.2022 | 09:00 hrs | 22.10.2022 | 18:00hrs | Daily | For taking sample of Conductor. Hardware fitting from span measurement of residual life of T/L as Line has completed more than 35 years of useful life. | approved | subject to NHPC consent |
| 16 | 132 KV | 132 KV D/C Sewa-II to Hiranagar Transmission Line Ckt-I & II | B | 17.10.2022 | 09:00 hrs | 27.10.2022 | 18:00hrs | Continuous | Stringing/Destringing work for Diversion of 132KV Sewa-II Hiranagar TL between tower No 47-49 and 52-55 | approved | subject to NHPC & JK consent |

LIST OF ADDITIONAL SHUTDOWNS PROPOSED FOR APPROVAL IN OCC-199 MEETING
(PLANNED SHUTDOWNS)

FROM: GM, RTAMC, New Delhi
DATE: 09/09/22

TO : SE(OPN), NRPC, N DELHI
Copy: GM (SO-1), NRLDC

Following S/D are required during the month of OCT-22 for 199th OCC. Kindly accord your approval so that site mobilisation may be arranged accordingly.

| S.No. | ELEMENTS | OWNER | MODE | DURATION | | | | PURPOSE | Remarks | NLDC/RLDC Remarks | S/d Status | OCC Remarks |
|--|--|-----------|-------|------------|-------|------------|-------|---|--|---|------------|---|
| | | | | FROM | | TO | | | | | | |
| | | | | DATE | TIME | DATE | TIME | | | | | |
| HVDC/765kV Lines | | | | | | | | | | | | |
| 1 | 500KV HVDC R-D POLE-I | PGCIL | Cont. | | | | | For Annual Maintenance of HVDC Sub-station & transmission line maintenance | Wrongly punched in software of HVDC Balia-Bhiwadi pole 1 &2 instead of Rihand-Dadri both pole. Kindly change. | To be clubbed with Diversion work | approved | to be availed during rihand-dadri s/d during 20th Sep'22 to 24th Sep'22 |
| 2 | 500KV HVDC R-D POLE-II | PGCIL | Cont. | | | | | For Annual Maintenance of HVDC Sub-station & transmission line maintenance | Wrongly punched in software of HVDC Balia-Bhiwadi pole 1 &2 instead of Rihand-Dadri both pole. Kindly change. | To be clubbed with Diversion work | approved | to be availed during rihand-dadri s/d during 20th Sep'22 to 24th Sep'22 |
| 3 | 500KV Mundra- Mahendragarh HVDC both pole | M/s Adani | Daily | 28.10.2022 | 8:00 | 29.10.2022 | 20:00 | Construction of 400kV 2XD/C Bikaner Khetri TL | | To be clubbed with electrode Diversion work | approved | |
| 4 | 765KV S/C Hapur - Mainpuri Transmission line | UPPCL | Daily | 19.09.2022 | 8:00 | 20.09.2022 | 18:00 | Construction of 765kV LILO Line(under PMSTL TBCB project) | | May clarify element | rejected | |
| 765KV ICT | | | | | | | | | | | | |
| 1 | 765/400 kV ICT-1 at Fatehgarh-2(PG) | PGCIL | Cont. | 11.10.2022 | 17:00 | 13.10.2022 | 23:00 | For taking out spare phase (which is in service in place of B-phase) and taking B-Phase(10th unit) of ICT into service (First time charging). | Commissioning of ICT with B-Phase, It shall be charged on no-load for 24 Hrs. | | approved | |
| 765KV L/R & Bus Reactor/Filter bank | | | | | | | | | | | | |
| 1 | FATEHGARH 2 240MVAR S/R BHADLA Ckt-I | PGCIL | Daily | 03.10.2022 | 17:00 | 04.10.2022 | 23:00 | For CSD Fine tune | Please note that for fine tuning and final commissioning of CSD relay 4-5 On load operations of each 240MVar Reactors shall be performed during shutdown | | approved | |
| 2 | FATEHGARH 2 240MVAR S/R BHADLA Ckt-II | PGCIL | Daily | 04.10.2022 | 17:00 | 05.10.2022 | 23:00 | For CSD Fine tune | | approved | | |
| 3 | FATEHGARH 2 240MVAR S/R BHADLA 2 Ckt-I | PGCIL | Daily | 05.10.2022 | 17:00 | 06.10.2022 | 23:00 | For CSD Fine tune | | approved | | |
| 4 | FATEHGARH 2 240MVAR S/R BHADLA 2 Ckt-II | PGCIL | Daily | 06.10.2022 | 17:00 | 07.10.2022 | 23:00 | For CSD Fine tune | | approved | | |
| 5 | 765 kV BR#1 at Fatehgarh-2 S/s | PGCIL | Daily | 07.10.2022 | 17:00 | 08.10.2022 | 23:00 | For CSD Fine tune | | approved | | |
| 6 | 765 kV BR#2 at Fatehgarh-2 S/s | PGCIL | Daily | 08.10.2022 | 17:00 | 09.10.2022 | 23:00 | For CSD Fine tune | | approved | | |
| 7 | AC Filter bank 1 Dadri HVDC Terminal | PGCIL | Daily | 01.11.2022 | 8:00 | 01.11.2022 | 18:00 | For FILTER BANK equipment AMP work | | To be clubbed with Diversion work | approved | to be clubbed with rihand-dadri s/d |
| 8 | AC Filter bank 2 Dadri HVDC Terminal | PGCIL | Daily | 27.10.2022 | 8:00 | 27.10.2022 | 18:00 | For FILTER BANK equipment AMP work | | To be clubbed with Diversion work | approved | to be clubbed with rihand-dadri s/d |
| 9 | AC Filter bank 3 Dadri HVDC Terminal | PGCIL | Daily | 03.11.2022 | 8:00 | 03.11.2022 | 18:00 | For FILTER BANK equipment AMP work | | To be clubbed with Diversion work | approved | to be clubbed with rihand-dadri s/d |

FORMAT I(A): REQUEST FOR TRANSMISSION ELEMENT OUTAGE TO RPC

(PLANNED SHUTDOWNS)

| INDENTING AGENCY | | PGCIL, CPCC (NR-III), Lucknow | | | FOR THE MONTH | | Oct-22 | | REASON | DATE | | DD:MM:YYYY | | S/d Status | OCC Remarks |
|------------------|---------------------------|-------------------------------|------------|-----------|---------------|--------|-----------------------|-------------------|---|------------------------|------|-------------|-------|------------|-------------------------------------|
| S.N. | NAME OF REQUESTING AGENCY | LINE DETAILS | | | | | | | | PROPOSED DATE AND TIME | | | | | |
| | | VOLT LEVEL (KV) | FROM S/S | TO S/S | OWNER | CKT ID | INTER/ INTRA REGIONAL | DAILY/ CONTINUOUS | | FROM | | TO | | | |
| | | | | | | | | | | DATE | TIME | DATE | TIME | | |
| 1 | POWERGRID ER1 | 400 | Gaya | Chandwa | PGCIL | I | Intra | D | LINE BAY ANNUAL MAINTENANCE WORK AT GAYA by ER1 | 14/Oct/2022 | 9:00 | 14/Oct/2022 | 17:00 | approved | 400 MW curtailment |
| 2 | POWERGRID ER1 | 400 | New Ranchi | Chandwa | PGCIL | II | Intra | D | FLASHOVER INSULATOR REPLACEMENT By ER1 | 10/Oct/2022 | 9:00 | 10/Oct/2022 | 17:00 | approved | 300 MW curtailment |
| 3 | POWERGRID ER1 | 400 | Gaya | Chandwa | PGCIL | II | Intra | D | AS THE LOWER CKT AT MULTI CKT TOWER LOCATION 242 IS 400 KV CHANDWA- GAYA CKT 2 THEREFORE RECTIFICATION OF (R PHASE) JUMPER OF 400 KV CHANDAUTI -GAYA 1 REQUIRES SHUT DOWN OF THIS LINE ALSO BY ER1 | 11/Oct/2022 | 9:00 | 11/Oct/2022 | 17:00 | approved | 400 MW curtailment |
| 4 | POWERGRID ER1 | 400 | Balia | Naubatpur | PGCIL | I | Inter | D | FOR REMOVAL & FIXING OF AVIATION GLOBULE FOR OPGW ERECTION WORK BY ER1 | 06/Oct/2022 | 7:00 | 10/12/2022 | 18:00 | | already discussed in main list |
| 5 | POWERGRID WR2 | 400 | Kansari | Bhinmal | PGCIL | I | Intra | D | Transfer bus scheme testing for the line with TBC bay at Kansari end BY WR2. | 1-Oct-22 | 9:00 | 1-Oct-22 | 15:00 | approved | |
| 6 | POWERGRID WR2 | 765 | Satna | Gwalior | PGCIL | II | Intra | D | AMP Works of Line Terminal Equipments & Line Reactor. Further Line AMP also be done. Dia to be kept opened at both ends. 765kV Gwalior-Orai and 765kV Satna-Orai to be kept in non auto mode BY WR2 | 8-Oct-22 | 9:00 | 8-Oct-22 | 18:00 | | already discussed in other RPC list |
| 7 | POWERGRID WR2 | 400 | Kansari | Kankroli | PGCIL | I | Intra | D | Yearly AMP of LTE, Line reactor and main bay circuit breaker at Kansari end. Dia to be kept opened at both ends BY WR2. | 6-Oct-22 | 9:00 | 6-Oct-22 | 18:00 | approved | |

| Name of Requesting Agency | Line / Element | Daily/Continuous | reason | From | time | to | Time | Remarks | Tag | EntityType | NLDC/RLDC Remarks | S/d Status | OCC Remarks |
|---------------------------|----------------------------------|------------------|--|------|------|----|------|---------------------------|--------|------------------------------|--|------------|--|
| POWERGRID_WR2 | 765KV-SATNA-BINA-1 | D | For AMP of Line reactor & terminal equipment at Bina end. Also Line AMP works. Line reactor will be out of service along with line. Dia will also be opened at both end. | | | | | PG-WR2-BINA | Outage | AC TRANSMISSION LINE CIRCUIT | Dates may be confirmed. ATC Curtailment of 750 MW. | approved | may be availed in last week of september. Subjected to WRPC approval |
| POWERGRID_WR2 | 765KV-SATNA-BINA-2 | D | For AMP of Line reactor & terminal equipment at Bina end. Also Line AMP works. Line reactor will be out of service along with line. Dia will also be opened at both end. | | | | | PG-WR2-BINA | Outage | AC TRANSMISSION LINE CIRCUIT | Dates may be confirmed. ATC Curtailment of 750 MW. | approved | may be availed in last week of september. Subjected to WRPC approval |
| POWERGRID_WR2 | 765KV-VINDHYACHAL(PS)-JABALPUR-1 | D | For Terminal equipment AMP at Vindhyachal PS end and Line AMP works. A/R off of Ckt 2 required and Dia to be Kept open at both ends. | | | | | PG-WR2-VINDHYACHAL PS TLM | Outage | AC TRANSMISSION LINE CIRCUIT | Dates may be confirmed. ATC Curtailment of 900 MW. | approved | may be availed in last week of september. Subjected to WRPC approval |
| POWERGRID_WR2 | 765KV-VINDHYACHAL(PS)-JABALPUR-2 | D | Line AMP works. A/R off of Ckt 1 and Dia to be Kept open at both ends. | | | | | PG-WR2-VINDHYACHAL PS TLM | Outage | AC TRANSMISSION LINE CIRCUIT | Dates may be confirmed. ATC Curtailment of 900 MW. | approved | may be availed in last week of september. Subjected to WRPC approval |

| Sr. No | Name of Requesting Agency | Element Name | Capacity | Owner | Daily/Continuous | Reason | Requested From Date | Requested From Time | Requested To Date | Requested To Time | S/d Status | OCC Remarks |
|--------|---------------------------|---------------------|----------|-------|------------------|---|---------------------|---------------------|-------------------|-------------------|------------|-------------------------|
| 1 | rappc_sd | NPCIL RAPS-B Unit-1 | (220MW) | NPCIL | C | EN MASSE REACTOR COMPONENTS (RX COOLANT CHANNELS AND RX FEEDERS) REPLACEMENT AS PER REGULATORY REQUIREMENT (477 DAYS) | 27/10/2022 | 23:00 | 28/05/2024 | 23:00 | approved | may plan after 24th Oct |

NPCIL RAPS-A
(220kV RAPS-A LINE/BUS SHUTDOWN PLAN TO BE DISCUSSED IN OCC-199)

| Sr No | Name of Requesting Agency | Element Name | Owner | Daily/Continuous | Reason | Requested From Date | Requested From Time | Requested To Date | Requested To Time | Requester Remarks | S/d Status | OCC Remarks |
|-------|---------------------------|---|--------|------------------|---|---------------------|---------------------|-------------------|-------------------|--|------------|------------------------------|
| 1 | rappc_sd | 0-513-BUS-A1 & 2-521-TRANSFORMER-2 SD | RRVPNL | C | PM and PT/ TRANSFORMER testing (No line shutdown required) | 01.10.2022 | 08:00 | 04.10.2022 | 19:00 | RAPS-A UNIT-2 UNDER LONG SHUTDOWN SINCE 13/09/2022 | approved | subject to rajasthan consent |
| 2 | rappc_sd | 220KV S/C RAPS-A(NP) -Debari (RS) ckt-1 | RRVPNL | C | PM and CT/LA/CVT testing (RAPS-A-Debari Line shutdown required on continous basis) | 06.10.2022 | 08:00 | 07.10.2022 | 19:00 | RAPS-A UNIT-2 UNDER LONG SHUTDOWN SINCE 13/09/2022 | approved | subject to rajasthan consent |
| 3 | rappc_sd | 220KV S/C RAPS-A (NP)-Kota-3 (RS) | RRVPNL | C | PM and CT/LA/CVT testing (RAPS-A Kota-3 shudown required on continous basis) | 08.10.2022 | 08:00 | 09.10.2022 | 19:00 | RAPS-A UNIT-2 UNDER LONG SHUTDOWN SINCE 13/09/2022 | approved | subject to rajasthan consent |
| 4 | rappc_sd | RAPS-A Bus B1 with 220KV S/C RAPS-A(NP) -Debari (RS) | RRVPNL | D | CT/LA/CVT testing. (RAPS-A-Debari Line shutdown required on daily basis) | 09.10.2022 | 08:00 | 09.10.2022 | 19:00 | RAPS-A UNIT-2 UNDER LONG SHUTDOWN SINCE 13/09/2022 | approved | subject to rajasthan consent |
| 5 | rappc_sd | 220KV S/C RAPS-A (NP)-Kota-1 (RS) | RRVPNL | C | CT/LA/CVT testing (RAPS-A-Kota-1 shudown required for continous day) | 17.10.2022 | 08:00 | 22.10.2022 | 19:00 | RAPS-A UNIT-2 UNDER LONG SHUTDOWN SINCE 13/09/2022 | approved | subject to rajasthan consent |
| 6 | rappc_sd | 220KV S/C RAPS-A(NP) - RAPS-B (NP) | RRVPNL | C | CT/LA/CVT testing (RAPS A-RAPS B tie line shutdown required for continous basis) | 17.10.2022 | 08:00 | 22.10.2022 | 19:00 | RAPS-A UNIT-2 UNDER LONG SHUTDOWN SINCE 13/09/2022 | approved | subject to rajasthan consent |
| 7 | rappc_sd | 0-513-BUS-A2 & 1-521-TRANSFORMER-1 SD | RRVPNL | C | PM and PT/ TRANSFORMER testing with GT and SUT CT replacement (No line shutdown required) | 17.10.2022 | 08:00 | 22.10.2022 | 19:00 | RAPS-A UNIT-2 UNDER LONG SHUTDOWN SINCE 13/09/2022 | approved | subject to rajasthan consent |

| S.No. | Element Name | Owner | Daily/Continuous | Reason | Requested From Date | Requested From Time | Requested To Date | Requested To Time | S/d Status | OCC Remarks |
|-------|--|-------|------------------|--|---------------------|---------------------|-------------------|-------------------|------------|--|
| 1 | Parbati-II to Sainj 400KV Transmission Line | PGCIL | Daily | Cable laying from GT area upto GIS panels. 1. Cable laying for Line#1, Line#2, Bus PT and Unit#1, 2,3 & 4 | 4-Oct-22 | 09:00 Hrs. | 26-Oct-22 | 16:00 Hrs. | approved | subject to revival of Parbati-III to Sainj |
| 2 | Parbati-II to Banala S/S 400KV Transmission Line | PGCIL | Daily | 2. Testing of Line#1, Line#2, Unit#3, Unit#4, Bus coupler bay and Bay to Bay interlocking | 4-Oct-22 | 09:00 Hrs. | 26-Oct-22 | 16:00 Hrs. | approved | subject to revival of Parbati-III to Sainj |

| S.N. | Details of Transmission Element | | Circuit No | DURATION | | | | Daily/ Continuous | Remarks | S/d Status |
|------|---------------------------------|------------------------------------|-----------------|-----------|------------|------------|------------|----------------------|---|------------|
| | Voltage level (KV) | NAME OF THE ELEMENT AND SUBSTATION | | FROM | | TO | | | | |
| | | | | DATE | TIME | DATE | TIME | | | |
| 1 | 400kV | 400kV Makhu - Nakodar | Circuit No - I | 1/10/2022 | 07.00 Hrs. | 31/10/2022 | 18.00 Hrs. | Daily | NON - AUTO MODE required for OPGW installation works under ULDC scheme. | approved |
| 2 | 400kV | 400kV Makhu - Nakodar | Circuit No - II | 1/10/2022 | 07.00 Hrs. | 31/10/2022 | 18.00 Hrs. | Daily | NON - AUTO MODE required for OPGW installation works under ULDC scheme. | approved |
| 3 | 400kV | 400KV Talwandi Sabo - Muktsar | Circuit No - I | 1/10/2022 | 07.00 Hrs. | 31/10/2022 | 18.00 Hrs. | Daily | NON - AUTO MODE required for OPGW installation works under ULDC scheme. | approved |
| 4 | 400kV | 400KV Talwandi Sabo - Muktsar | Circuit No - II | 1/10/2022 | 07.00 Hrs. | 31/10/2022 | 18.00 Hrs. | Daily | NON - AUTO MODE required for OPGW installation works under ULDC scheme. | approved |
| 5 | 400kV | 400KV Rajpura - Nakodar | Circuit No - I | 1/10/2022 | 07.00 Hrs. | 31/10/2022 | 18.00 Hrs. | Daily | NON - AUTO MODE required for OPGW installation works under ULDC scheme. | approved |
| 6 | 400kV | 400KV Rajpura - Nakodar | Circuit No - II | 1/10/2022 | 07.00 Hrs. | 31/10/2022 | 18.00 Hrs. | Daily | NON - AUTO MODE required for OPGW installation works under ULDC scheme. | approved |
| 7 | 400kV | 400kV Makhu - Nakodar | Circuit No - I | 1/10/2022 | 07.00 Hrs. | 2/10/2022 | 18.00 Hrs. | Daily | Shutdown required for Aviation Globules removal work | approved |
| 8 | 400kV | 400kV Makhu - Nakodar | Circuit No - II | 6/10/2022 | 07.00 Hrs. | 7/10/2022 | 18.00 Hrs. | Daily | Shutdown required for Aviation Globules re-installation work | approved |