



सत्यमेव जयते

भारत सरकार

Government of India

विद्युत मंत्रालय

Ministry of Power

उत्तर क्षेत्रीय विद्युत समिति

Northern Regional Power Committee

सं.:उ.क्षे.वि.स./प्रचालन/106/01/2024/247-288


दिनांक: 15.05.2024

विषय: उत्तर क्षेत्रीय विद्युत समिति की प्रचालन समन्वय उप- समिति की 219वी बैठक में स्वीकृत आऊटेज कार्यक्रम की सूची।

Subject: Outage programme approved in the 219<sup>th</sup> OCC Meeting.

विद्युत् उत्पादन कंपनियों व पारेषण लाइसेंस धारकों द्वारा उत्पादन इकाइयों व पारेषण तंत्र के प्रस्तावित आऊटेज कार्यक्रमों को दिनांक 14.05.2024 में आयोजित प्रचालन समन्वय उप- समिति की 219 वी बैठक में चर्चा करने के पश्चात आऊटेज कार्यक्रम की स्वीकृत सूची को उत्तर क्षेत्रीय विद्युत समिति के वेब पोर्टल पर उपलब्ध किया गया है। सभी आऊटेज कार्यक्रम संभावित हैं एवं वास्तविक काल में ग्रिड की स्थिति के अनुरूप प्रभावी होंगे। किसी प्रकार की त्रुटि होने पर दो कार्य दिवसों के भीतर हमें सूचित करने का कष्ट करें।

The outage programme of Generating Units and Transmission Lines proposed by Generating Companies and Transmission Licensees were discussed in the 219<sup>th</sup> OCC meeting held on 14.05.2024 and the approved list of outages program has been uploaded on NRPC web portal. All outage programmes are approved tentatively subject to real time grid conditions. Discrepancy, if any may kindly be intimated within two working days.

  
(डी. के. मीना)

अधीक्षण अभियंता (प्रचालन)

सेवा में,  
प्रचालन समन्वय उप- समिति के सभी सदस्य।

**APPROVED OUTAGE PROGRAM OF 219th OCC**

Sr No	Reference Number	OCC Number	Name of Requesting Agency	Element Type	Element Name	Owner	Daily/Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	Request Type	Shutdown Status	Approved From Date	Approved From Time	Approved To Date	Approved To Time	OCC Remarks
1	RQ177912	OCC_219	tehri_sd	GENERATING UNIT	250 MW TEHRI HPS - UNIT 2	THDC	C	Due to River joining works of Tehri PSP	01/Jun/2024	08:00	30/Jun/2024	23:59	Due to River joining works of Tehri PSP	PLANNED	Conditionally approved	01-Jun-24	08:00	30-Jun-24	23:59	In principal s/d of Tehri and Koteswar is allowed subject to clearance from MoP.
2	RQ177911	OCC_219	tehri_sd	GENERATING UNIT	250 MW TEHRI HPS - UNIT 1	THDC	C	Due to River joining works of Tehri PSP	01/Jun/2024	08:00	30/Jun/2024	23:59	Due to River joining works of Tehri PSP	PLANNED	Conditionally approved	01-Jun-24	08:00	30-Jun-24	23:59	In principal s/d of Tehri and Koteswar is allowed subject to clearance from MoP.
3	RQ177913	OCC_219	tehri_sd	GENERATING UNIT	250 MW TEHRI HPS - UNIT 3	THDC	C	Due to River joining works of Tehri PSP	01/Jun/2024	08:00	30/Jun/2024	23:59	Due to River joining works of Tehri PSP	PLANNED	Conditionally approved	01-Jun-24	08:00	30-Jun-24	23:59	In principal s/d of Tehri and Koteswar is allowed subject to clearance from MoP.
4	RQ177914	OCC_219	tehri_sd	GENERATING UNIT	250 MW TEHRI HPS - UNIT 4	THDC	C	Due to River joining works of Tehri PSP	01/Jun/2024	08:00	30/Jun/2024	23:59	Due to River joining works of Tehri PSP	PLANNED	Conditionally approved	01-Jun-24	08:00	30-Jun-24	23:59	In principal s/d of Tehri and Koteswar is allowed subject to clearance from MoP.
5	RQ177371	OCC_219	koteswar_sd	GENERATING UNIT	100 MW KOTESHWAR HPS - UNIT 2	THDC	C	Annual Maintenance of Unit-2	01/Jun/2024	10:00	30/Jun/2024	18:00		PLANNED	Conditionally approved	01-Jun-24	10:00	30-Jun-24	18:00	In principal s/d of Tehri and Koteswar is allowed subject to clearance from MoP.
6	RQ177704	OCC_219	koteswar_sd	GENERATING UNIT	100 MW KOTESHWAR HPS - UNIT 4	THDC	C	Tehri PSP river joining work and removal of existing protection wall at TRT of PSP	01/Jun/2024	08:00	30/Jun/2024	18:00	Plant S/D of Koteswar HEP is required for Tehri PSP river joining work from 15.05.24 to 30.06.24	PLANNED	Conditionally approved	01-Jun-24	08:00	30-Jun-24	18:00	In principal s/d of Tehri and Koteswar is allowed subject to clearance from MoP.
7	RQ177703	OCC_219	koteswar_sd	GENERATING UNIT	100 MW KOTESHWAR HPS - UNIT 3	THDC	C	Tehri PSP river joining work and removal of existing protection wall at TRT of PSP	01/Jun/2024	08:00	30/Jun/2024	18:00	Plant S/D of Koteswar HEP is required for Tehri PSP river joining work from 15.05.24 to 30.06.24	PLANNED	Conditionally approved	01-Jun-24	08:00	30-Jun-24	18:00	In principal s/d of Tehri and Koteswar is allowed subject to clearance from MoP.
8	RQ177702	OCC_219	koteswar_sd	GENERATING UNIT	100 MW KOTESHWAR HPS - UNIT 2	THDC	C	Tehri PSP river joining work and removal of existing protection wall at TRT of PSP	01/Jun/2024	08:00	30/Jun/2024	18:00	Plant S/D of Koteswar HEP is required for Tehri PSP river joining work from 15.05.24 to 30.06.24	PLANNED	Conditionally approved	01-Jun-24	08:00	30-Jun-24	18:00	In principal s/d of Tehri and Koteswar is allowed subject to clearance from MoP.
9	RQ177701	OCC_219	koteswar_sd	GENERATING UNIT	100 MW KOTESHWAR HPS - UNIT 1	THDC	C	Tehri PSP river joining work and removal of existing protection wall at TRT of PSP	01/Jun/2024	08:00	30/Jun/2024	18:00	Plant S/D of Koteswar HEP is required for Tehri PSP river joining work from 15.05.24 to 30.06.24 .	PLANNED	Conditionally approved	01-Jun-24	08:00	30-Jun-24	18:00	In principal s/d of Tehri and Koteswar is allowed subject to clearance from MoP.

10	RQ177640	OCC_219	ntpcos_sd	GENERATING UNIT	210 MW UNCHAHAH TPS - UNIT 1	NTPC	C	Boiler License Renewal	01/Jun/2024	00:00	05/Jun/2024	23:59	Boiler License valid upto 04.06.2024	PLANNED	Approved	01-Jun-24	00:00	05-Jun-24	23:59	UP denied consent but s/d approved due to mandatory work (boiler license renewal)
11	RQ177884	OCC_219	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-1		C	Diversion work of 800 KV HVDC BNC-AGRA LINE infringing to Lucknow-Kanpur green Express way of NHAI	23/Jun/2024	08:00	30/Jun/2024	18:00		PLANNED	Rejected	23-Jun-24	08:00	30-Jun-24	18:00	To be availed in lean hydro season'
12	RQ177885	OCC_219	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-2		C	Diversion work of 800 KV HVDC BNC-AGRA LINE infringing to Lucknow-Kanpur green Express way of NHAI	23/Jun/2024	08:00	30/Jun/2024	18:00		PLANNED	Rejected	23-Jun-24	08:00	30-Jun-24	18:00	To be availed in lean hydro season'
13	RQ177972	OCC_219	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-GWALIOR (PG) CKT-1	POWER GRID	D	A/R Non Auto mode required For attending shutdown defects in 765KV-SATNA-ORAI-1 by WR-2	24/Jun/2024	07:00	24/Jun/2024	18:00	A/R non auto mode only	PLANNED	Approved	24-Jun-24	07:00	24-Jun-24	18:00	
14	RQ177971	OCC_219	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-SATNA (PG) CKT-1	POWER GRID	D	To Fix 4 Disc in a string of Loc. 238 and Other Maintenance Work, For Switching of Spare with R-ph (For taking R-Ph in Service) by WR-2 . Dia to be kept open at Both end	24/Jun/2024	07:00	24/Jun/2024	18:00		PLANNED	Approved	26-May-24	07:00	26-May-24	18:00	Subjected to WRPC Approval
15	RQ177970	OCC_219	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-1	POWER GRID	D	A/R Non Auto mode required For attending shutdown defects in 765KV-JABALPUR-ORAI-2	23/Jun/2024	07:00	23/Jun/2024	18:00	a/r non auto only	PLANNED	Approved	23-Jun-24	07:00	23-Jun-24	18:00	Subjected to WRPC Approval
16	RQ177968	OCC_219	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-2	POWER GRID	D	For pilot installation work in line by WR-2 with a/r non auto of ckt-1 . Dia to be kept open at Both end.	23/Jun/2024	07:00	23/Jun/2024	18:00		PLANNED	Approved	23-Jun-24	07:00	23-Jun-24	18:00	ATC Curtailemnt of 900 MW in NR Import. To be availed on Sunday
17	RQ178527	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2	POWER GRID	D	For attending shutdown defects, Dia to be Kept open at both ends.	22/Jun/2024	08:00	22/Jun/2024	18:00	SD by WR2	PLANNED	Approved	22-Jun-24	08:00	22-Jun-24	18:00	ATC Curtailemnt of 3000 MW in NR Export. Subjected to WRPC Approval
18	RQ178526	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1	POWER GRID	D	A/R Non Auto mode For attending shutdown defects in 765KV-BANASKANTHA-CHITTORGARH-2	22/Jun/2024	08:00	22/Jun/2024	18:00	non auto	PLANNED	Approved	22-Jun-24	08:00	22-Jun-24	18:00	
19	RQ177880	OCC_219	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-1	POWER GRID	D	AMP Work	14/Jun/2024	08:00	14/Jun/2024	18:00		PLANNED	Approved					To be clubbed with sl 15

20	RQ177772	OCC_219	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHPUR-SASARAM (PG) CKT-1	POWER GRID	D	AMP Work	13/Jun/2024	08:00	13/Jun/2024	18:00		PLANNED	Approved	13-Jun-24	08:00	13-Jun-24	18:00	All other line ER-NR corridor to be in service. Subjected to ERPC Approval.
21	RQ178524	OCC_219	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1	POWER GRID	D	For attending shutdown defects, Dia to be Kept open at both ends.	13/Jun/2024	08:00	13/Jun/2024	18:00		PLANNED	Approved	13-Jun-24	08:00	13-Jun-24	18:00	ATC Curtailemnt of 3000 MW in NR Export. Subjected to WRPC Approval
22	RQ178525	OCC_219	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2	POWER GRID	D	A/R Non Auto mode For attending shutdown defects in 765KV-BANASKANTHA-CHITTORGARH-1	13/Jun/2024	08:00	13/Jun/2024	18:00		PLANNED	Approved	13-Jun-24	08:00	13-Jun-24	18:00	Subjected to WRPC Approval
23	RQ177878	OCC_219	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-SATNA (PG) CKT-1	POWER GRID	D	AMP Work	12/Jun/2024	08:00	12/Jun/2024	18:00		PLANNED	Rejected	12-Jun-24	08:00	12-Jun-24	18:00	To be availed in lean NR Demand period
24	RQ177959	OCC_219	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-SATNA (PG) CKT-1	POWER GRID	D	A/R Non Auto mode required For attending shutdown defects in 765KV-SATNA-GWALIOR-2 by WR-2	10/Jun/2024	09:00	10/Jun/2024	18:00	A/R non auto to facilitate shutdown of	PLANNED	Rejected	10-Jun-24	09:00	10-Jun-24	18:00	To be availed in lean NR Demand period
25	RQ177960	OCC_219	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-GWALIOR (PG) CKT-1	POWER GRID	D	A/R Non Auto mode required For attending shutdown defects in 765KV-SATNA-GWALIOR-2 by WR-2	10/Jun/2024	09:00	10/Jun/2024	18:00	Auto reclose non auto mode only	PLANNED	Rejected	10-Jun-24	09:00	10-Jun-24	18:00	To be availed in lean NR Demand period
26	RQ177879	OCC_219	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-GWALIOR (PG) CKT-1	POWER GRID	C	Replacement of PDM sensor for arrestingSF6 leakage in 707-10R Gas compartments	09/Jun/2024	08:00	10/Jun/2024	18:00		PLANNED	Approved	09-Jun-24	08:00	10-Jun-24	18:00	Subjected to WRPC Approval
27	RQ177964	OCC_219	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-2	POWER GRID	D	A/R in Non-Auto Mode for Tower Strengthening Member fixing work by WR-2. Line will be in Service.	08/Jun/2024	08:00	14/Jun/2024	18:00	A/R in Non-Auto Mode Only	PLANNED	Approved	08-Jun-24	08:00	14-Jun-24	18:00	
28	RQ177958	OCC_219	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-1	POWER GRID	D	AMP works of Line by WR-2 , Dia to be Kept open at both ends	07/Jun/2024	09:00	07/Jun/2024	18:00		PLANNED	Rejected	07-Jun-24	09:00	07-Jun-24	18:00	To be availed in lean NR Demand period
29	RQ177685	OCC_219	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BALIA-GAYA (PG) CKT-1	POWER GRID	D	Insulator Replacement Work	05/Jun/2024	08:00	08/Jun/2024	18:00		PLANNED	Approved	05-Jun-24	08:00	08-Jun-24	18:00	All other line ER-NR corridor to be in service. Subjected to ERPC Approval.
30	RQ178523	OCC_219	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2	POWER GRID	D	AMP works of Line, Dia to be Kept open at both ends.	05/Jun/2024	08:00	05/Jun/2024	18:00	SD request by WR@2	PLANNED	Approved					To be clubbed with sl 75
31	RQ177962	OCC_219	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-1	POWER GRID	D	A/R in Non-Auto Mode for Tower Strengthening Member fixing work by WR-2 . Line will be in Service.	01/Jun/2024	09:00	07/Jun/2024	18:00	A/R non auto mode only	PLANNED	Approved	01-Jun-24	09:00	07-Jun-24	18:00	

32	RQ177955	OCC_219	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-1	POWER GRID	D	A/R non auto For OPGW stringing under live line condition by WR-2	01/Jun/2024	07:00	30/Jun/2024	18:00	A/R non auto for liveline OPGW work	PLANNED	Approved	01-Jun-24	07:00	30-Jun-24	18:00	
33	RQ177877	OCC_219	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAHUPURI(UP)-BIHARSHARIFF(PG) (PG) CKT-2	POWER GRID,UP PTCL	D	ERLDC RTU UPGRADATION WORK UNDER SIEMENS Y PACKAGE by ER-1	26/Jun/2024	09:00	26/Jun/2024	17:30		PLANNED	Approved	26-Jun-24	09:00	26-Jun-24	17:30	
34	RQ177869	OCC_219	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAHUPURI(UP)-BIHARSHARIFF(PG) (PG) CKT-1	POWER GRID,UP PTCL	D	ERLDC RTU UPGRADATION WORK UNDER SIEMENS Y PACKAGE by ER-1	08/Jun/2024	09:00	08/Jun/2024	17:30		PLANNED	Approved	08-Jun-24	09:00	08-Jun-24	17:30	
35	RQ177867	OCC_219	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-SASARAM (PG) CKT-1	POWER GRID	D	LBB retrofitting works and SCADA validation for Bay 404, 405 & 404R, 01 Day for Each Bay by ER-1	25/Jun/2024	08:00	28/Jun/2024	20:00		PLANNED	Approved	25-Jun-24	08:00	28-Jun-24	20:00	
36	RQ177868	OCC_219	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASH-SASARAM (PG) CKT-1	POWER GRID	D	LBB retrofitting works and SCADA validation for Bay 401, 402 & 401R, 01 Day for Each Bay by ER-1	20/Jun/2024	08:00	22/Jun/2024	20:00		PLANNED	Approved	20-Jun-24	08:00	22-Jun-24	20:00	
37	RQ177740	OCC_219	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-2	POWER GRID	C	Replacement of line CVT at Vindhychal under ADD-CAP	12/Jun/2024	08:00	14/Jun/2024	18:00		PLANNED	Approved	12-Jun-24	08:00	14-Jun-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from Singrauli at a time/NTPC consent.
38	RQ177695	OCC_219	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASH-SASARAM (PG) CKT-1	POWER GRID	D	Rectification of S/D nature defects	11/Jun/2024	08:00	12/Jun/2024	18:00		PLANNED	Approved	11-Jun-24	08:00	12-Jun-24	18:00	Subjected to ERPC Approval
39	RQ177794	OCC_219	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MOTIHARI(BS) (PG) CKT-2	POWER GRID	D	Rectification of S/D nature defects	10/Jun/2024	08:00	10/Jun/2024	18:00		PLANNED	Approved	10-Jun-24	08:00	10-Jun-24	18:00	Subjected to ERPC Approval
40	RQ177739	OCC_219	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-1	POWER GRID	C	Replacement of line CVT at Vindhychal under ADD-CAP	10/Jun/2024	08:00	11/Jun/2024	18:00		PLANNED	Approved	10-Jun-24	08:00	11-Jun-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from Singrauli at a time/NTPC consent.
41	RQ177694	OCC_219	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-SASARAM (PG) CKT-1	POWER GRID	D	Rectification of S/D nature defects	09/Jun/2024	08:00	10/Jun/2024	18:00		PLANNED	Approved	09-Jun-24	08:00	10-Jun-24	18:00	Subjected to ERPC Approval
42	RQ177676	OCC_219	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MOTIHARI(BS) (PG) CKT-2	POWER GRID	D	A/R into Non-Auto mode for PID testing	08/Jun/2024	08:00	13/Jun/2024	18:00		PLANNED	Approved	08-Jun-24	08:00	13-Jun-24	18:00	Subjected to ERPC Approval

43	RQ177870	OCC_219	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-2	POWER GRID	D	ERLDC RTU UPGRADATION WORK UNDER SIEMENS Y PACKAGE AT BIHARSHARIF & For rectification of Shutdown nature TL defects. by ER-1 with A/R non auto mode of ckt-1	07/Jun/2024	09:00	07/Jun/2024	17:30		PLANNED	Approved	07-Jun-24	09:00	07-Jun-24	17:30		
44	RQ177871	OCC_219	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-1	POWER GRID	D	ERLDC RTU UPGRADATION WORK UNDER SIEMENS Y PACKAGE AT BIHARSHARIF & Replacement of Porcelain by Polymer insulator at major Crossing in TL by ER-1. with A/R non auto mode of ckt-2	05/Jun/2024	09:00	05/Jun/2024	17:30		PLANNED	Approved	05-Jun-24	09:00	05-Jun-24	17:30		
45	RQ177682	OCC_219	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-2	POWER GRID	D	RTU Upgradation work by ER-1	04/Jun/2024	08:00	04/Jun/2024	18:00		PLANNED	Approved	04-Jun-24	08:00	04-Jun-24	18:00		
46	RQ177681	OCC_219	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-1	POWER GRID	D	RTU Upgradation work by ER-1	03/Jun/2024	08:00	03/Jun/2024	18:00		PLANNED	Approved	03-Jun-24	08:00	03-Jun-24	18:00		
47	RQ177675	OCC_219	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MOTIHARI(BS) (PG) CKT-1	POWER GRID	D	A/R into Non-Auto mode for PID testing	01/Jun/2024	08:00	06/Jun/2024	18:00		PLANNED	Approved	01-Jun-24	08:00	06-Jun-24	18:00	Subjected to ERPC Approval	
48	RQ177679	OCC_219	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-2	POWER GRID	D	RTU Upgradation work by ER-1	01/Jun/2024	08:00	01/Jun/2024	18:00		PLANNED	Approved	01-Jun-24	08:00	01-Jun-24	18:00		
49	RQ177932	OCC_219	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAHUPURI(UP)-NEW KARAMNASA (BS) (BSEB) CKT-1	BSEB	C	* Lilo of 132kv sahpuri karmnasa line at 132kv s/s chandauli as per agreement no date28.03.2023	03/Jun/2024	06:00	08/Jun/2024	18:00		PLANNED	Approved	03-Jun-24	06:00	08-Jun-24	18:00	All statutory clearances, FTC Approval to be submitted before charging of line. Subjected to ERPC Approval	
50	RQ177700	OCC_219	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASHI-BALIA (PG) CKT-1	POWER GRID	D	Rectification of S/D nature defects	29/Jun/2024	08:00	29/Jun/2024	18:00		PLANNED	Approved	29-Jun-24	08:00	29-Jun-24	18:00	All other line ER-NR corridor to be in service. Subjected to ERPC Approval.	
51	RQ177635	OCC_219	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-MEERUT (PG) CKT-1	POWER GRID	D	For rectification of shutdown nature defects in line.	27/Jun/2024	08:00	29/Jun/2024	18:00	kindly approve	PLANNED	Approved						To be availed before 10th June paddy season
52	RQ177712	OCC_219	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BAREILLY_2-LUCKNOW_2 (PG) CKT-1	POWER GRID	D	Rectification of S/D nature defects	24/Jun/2024	08:00	25/Jun/2024	18:00		PLANNED	Approved	24-Jun-24	08:00	25-Jun-24	18:00		
53	RQ177777	OCC_219	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-2	POWER GRID	D	Rectification of S/D nature defects	21/Jun/2024	08:00	21/Jun/2024	18:00		PLANNED	Approved	21-Jun-24	08:00	21-Jun-24	18:00		
54	RQ177776	OCC_219	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-1	POWER GRID	D	Rectification of S/D nature defects	20/Jun/2024	08:00	20/Jun/2024	18:00		PLANNED	Approved	20-Jun-24	08:00	20-Jun-24	18:00		

55	RQ177691	OCC_219	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-FATEHPUR (PG) CKT-1	POWER GRID	D	Rectification of S/D nature defects	18/Jun/2024	08:00	20/Jun/2024	18:00		PLANNED	Approved	18-Jun-24	08:00	20-Jun-24	18:00	
56	RQ177881	OCC_219	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-1	POWER GRID	D	AMP Work	13/Jun/2024	08:00	13/Jun/2024	18:00		PLANNED	Rejected	13-Jun-24	08:00	13-Jun-24	18:00	To be availed in lean NR Demand period
57	RQ177687	OCC_219	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BALIA-LUCKNOW_2 (PG) CKT-1	POWER GRID	D	Rectification of S/D nature defects	10/Jun/2024	08:00	10/Jun/2024	18:00		PLANNED	Approved	10-Jun-24	08:00	10-Jun-24	18:00	
58	RQ178439	OCC_219	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KANPUR_GIS-ALIGARH (PG) CKT-1	POWER GRID	D	CSD Tuning of Line Reactor	08/Jun/2024	10:00	08/Jun/2024	18:00		PLANNED	Approved	08-Jun-24	10:00	08-Jun-24	18:00	
59	RQ177732	OCC_219	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-2	POWER GRID	D	Rectification of S/D nature defects	05/Jun/2024	08:00	06/Jun/2024	18:00		PLANNED	Approved	05-Jun-24	08:00	06-Jun-24	18:00	
60	RQ177838	OCC_219	slcds_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2	POWER GRID	D	Maintenance line bay Equipments i.e. CVT, WT & line Isolator. alongwith line reactor at Phagi	05/Jun/2024	08:00	05/Jun/2024	18:00		PLANNED	Approved	05-Jun-24	08:00	05-Jun-24	18:00	ATC curtailment of 200 MW in NR Import. Subjected to WRPC Approval.
61	RQ177731	OCC_219	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWER GRID	D	Rectification of S/D nature defects	03/Jun/2024	08:00	04/Jun/2024	18:00		PLANNED	Approved	03-Jun-24	08:00	04-Jun-24	18:00	
62	RQ178080	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-BHIWANI (PG) CKT-1		D	For attending S/D nature defects	29/Jun/2024	08:00	29/Jun/2024	20:00		PLANNED	Approved					To be availed before 10th June paddy season
63	RQ178163	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-2		D	Stringing of 765 kV D/C Khetri-Narela TL	29/Jun/2024	07:00	30/Jun/2024	19:00		PLANNED	Approved	29-Jun-24	15:00	30-Jun-24	23:59	To be availed in non solar hours
64	RQ178162	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1		D	Stringing of 765 kV D/C Khetri-Narela TL	29/Jun/2024	07:00	30/Jun/2024	19:00		PLANNED	Approved	29-Jun-24	15:00	30-Jun-24	23:59	To be availed in non solar hours
65	RQ178066	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-2		D	for AMP works	27/Jun/2024	14:00	29/Jun/2024	23:59		PLANNED	Approved	27-Jun-24	17:00	29-Jun-24	23:59	To be availed from 17:00 hrs
66	RQ178062	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1		D	for AMP works	24/Jun/2024	14:00	26/Jun/2024	23:59		PLANNED	Approved	24-Jun-24	17:00	26-Jun-24	23:59	To be availed from 17:00 hrs
67	RQ177991	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2		D	For S/D nature defect rectification	22/Jun/2024	14:00	22/Jun/2024	18:00	For S/D nature defect rectification	PLANNED	Approved	22-Jun-24	17:00	22-Jun-24	23:59	To be availed from 17:00 hrs
68	RQ177990	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1		D	For S/D nature defect rectification	21/Jun/2024	14:00	21/Jun/2024	18:00	For S/D nature defect rectification	PLANNED	Approved	21-Jun-24	17:00	21-Jun-24	23:59	To be availed from 17:00 hrs
69	RQ178074	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1		D	Rectification of Shutdown nature defects in transmission line.	20/Jun/2024	17:30	21/Jun/2024	23:30	S/D Type defect rectification work	PLANNED	Approved	20-Jun-24	17:00	21-Jun-24	23:59	To be availed from 17:00 hrs

70	RQ177993	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-2		D	For S/D nature defect rectification	20/Jun/2024	14:00	20/Jun/2024	18:00	A/R of Ajmer-Chittor CK1 to be kept in non Auto mode	PLANNED	Approved	20-Jun-24	17:00	20-Jun-24	23:59	To be availed from 17:00 hrs
71	RQ177992	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-1		D	For S/D nature defect rectification	19/Jun/2024	14:00	19/Jun/2024	18:00	A/R of Ajmer-Chittor CK2 to be kept in non Auto mode	PLANNED	Approved	19-Jun-24	17:00	19-Jun-24	23:59	To be availed from 17:00 hrs
72	RQ178083	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1		D	For attending S/D nature defects	19/Jun/2024	09:00	20/Jun/2024	18:00		PLANNED	Approved	19-Jun-24	09:00	20-Jun-24	18:00	ATC curtailment of 450 MW in NR Import. Subjected to WRPC approval. To be availed on Sunday
73	RQ178115	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-2		D	Attending shutdown nature defects	19/Jun/2024	06:00	20/Jun/2024	18:00		PLANNED	Approved	19-Jun-24	17:00	20-Jun-24	23:59	To be availed from 17:00 hrs
74	RQ178067	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-2		D	For ladder logic and interlock checking for spare reactor commissioning	18/Jun/2024	14:00	25/Jun/2024	23:59		PLANNED	Approved	18-Jun-24	17:00	25-Jun-24	23:59	To be availed from 17:00 hrs
75	RQ178015	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2		D	To attend shutdown nature defects	17/Jun/2024	09:00	18/Jun/2024	18:00		PLANNED	Approved					To be clubbed with sl 30
76	RQ178114	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1		D	Attending shutdown nature defects	17/Jun/2024	06:00	18/Jun/2024	18:00		PLANNED	Approved	17-Jun-24	06:00	18-Jun-24	18:00	ATC curtailment of 450 MW in NR Import. Subjected to WRPC approval. To be availed on Sunday
77	RQ178183	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-2		D	Installation of Bird Diverter	16/Jun/2024	08:00	30/Jun/2024	18:00	NON-AUTO OF OTHER CKT	PLANNED	Approved	16-Jun-24	17:00	30-Jun-24	23:59	To be availed from 17:00 hrs
78	RQ178181	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2		D	Installation of Bird Diverter	16/Jun/2024	08:00	30/Jun/2024	18:00	A/R to be kept in Non auto mode of other charged ckt from both ends	PLANNED	Approved	16-Jun-24	17:00	30-Jun-24	23:59	To be availed from 17:00 hrs
79	RQ178185	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-2		D	Installation of Bird Diverter	16/Jun/2024	08:00	30/Jun/2024	18:00	NON-AUTO OF OTHER CKT	PLANNED	Approved	16-Jun-24	17:00	30-Jun-24	23:59	To be availed from 17:00 hrs
80	RQ178187	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-2		D	Installation of Bird Diverter	16/Jun/2024	08:00	30/Jun/2024	18:00	NON-AUTO OF OTHER CKT	PLANNED	Approved	16-Jun-24	17:00	30-Jun-24	23:59	To be availed from 17:00 hrs
81	RQ178068	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-2		D	Attending shutdown nature defects by Khetri group & Gantry Tower jumper insulator replacement works	15/Jun/2024	14:00	27/Jun/2024	23:59		PLANNED	Approved	15-Jun-24	17:00	27-Jun-24	23:59	To be availed from 17:00 hrs
82	RQ178131	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-2		C	For shifting of tower number 79 in to safe location	15/Jun/2024	09:00	30/Jun/2024	18:00		PLANNED	Conditionally Approved	15-Jun-24	09:00	30-Jun-24	18:00	To be clubbed with the outage of unit at Koteswar HEP
83	RQ178075	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-2		D	Rectification of Shutdown nature defects in transmission line.	13/Jun/2024	17:30	14/Jun/2024	23:30	S/D Type defect rectification work	PLANNED	Approved	13-Jun-24	17:00	14-Jun-24	23:30	To be availed from 17:00 hrs



84	RQ178087	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1		D	For attending S/D nature defects	13/Jun/2024	09:00	14/Jun/2024	18:00		PLANNED	Approved	13-Jun-24	09:00	14-Jun-24	18:00	ATC curtailment of 200 MW in NR Import. Subjected tpo WRPC approval
85	RQ178031	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MEERUT-BHIWANI (PG) CKT-1		D	RECTIFICATION OF SHUT DOWN DEFECTS	13/Jun/2024	08:00	14/Jun/2024	18:00	S/D Type defect rectification work	PLANNED	Approved	13-Jun-24	08:00	14-Jun-24	18:00	
86	RQ178113	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2		D	Attending shutdown nature defects	12/Jun/2024	06:00	13/Jun/2024	18:00		PLANNED	Approved	12-Jun-24	15:00	13-Jun-24	23:59	
87	RQ178063	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1		D	Attending shutdown nature defects by Khetri group & For ladder logic and interlock checking for spare reactor commissioning	11/Jun/2024	14:00	18/Jun/2024	23:59		PLANNED	Approved	11-Jun-24	17:00	18-Jun-24	23:59	To be availed from 17:00 hrs
88	RQ178065	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1		D	Stringing and erection works of Bhadla 2 ckt 3 & 4, Reactor firewall construction activity	10/Jun/2024	14:00	17/Jun/2024	23:59		PLANNED	Approved	10-Jun-24	17:00	17-Jun-24	23:59	To be availed from 17:00 hrs
89	RQ178088	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2		D	For attending S/D nature defects	10/Jun/2024	09:00	11/Jun/2024	18:00		PLANNED	Approved	10-Jun-24	09:00	11-Jun-24	18:00	ATC curtailment of 200 MW in NR Import. Subjected tpo WRPC approval
90	RQ178030	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-BHIWANI (PG) CKT-1		D	RECTIFICATION OF SHUT DOWN DEFECTS	10/Jun/2024	08:00	12/Jun/2024	18:00	S/D Type defect rectification work	PLANNED	Approved	10-Jun-24	08:00	12-Jun-24	18:00	
91	RQ178112	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1		D	Attending shutdown nature defects	10/Jun/2024	06:00	11/Jun/2024	18:00		PLANNED	Approved	10-Jun-24	15:00	11-Jun-24	23:59	
92	RQ178070	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-2		D	For ladder logic and interlock checking for spare reactor commissioning/ FOR AMP WORKS	07/Jun/2024	14:00	14/Jun/2024	23:59		PLANNED	Approved	07-Jun-24	17:00	14-Jun-24	23:59	To be availed from 17:00 hrs
93	RQ178090	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-JHATIKARA (PG) CKT-1		D	shutdownrelated defect rectification	07/Jun/2024	08:00	07/Jun/2024	18:00		PLANNED	Approved	07-Jun-24	08:00	07-Jun-24	18:00	
94	RQ178034	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-1		D	CSD FINE TUNING OF THE REACTOR BAY CSD	06/Jun/2024	18:00	06/Jun/2024	23:30	LINE WITH REACTOR SHUTDOWN REQUIRED	PLANNED	Approved	06-Jun-24	18:00	06-Jun-24	23:30	
95	RQ178064	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1		D	Gantry Tower jumper insulator replacement works	05/Jun/2024	14:00	15/Jun/2024	23:59		PLANNED	Approved	05-Jun-24	17:00	15-Jun-24	23:59	To be availed from 17:00 hrs
96	RQ178130	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-2		D	For wire termination and testing of DTPC	05/Jun/2024	09:00	05/Jun/2024	18:00		PLANNED	Conditionally Approved	05-Jun-24	09:00	05-Jun-24	18:00	To be clubbed with the outage of unit at Koteswar HEP

97	RQ178091	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-ALIGARH (PG) CKT-1		D	shutdownrelated defect rectification	05/Jun/2024	08:00	05/Jun/2024	18:00		PLANNED	Approved	05-Jun-24	08:00	05-Jun-24	18:00	
98	RQ178035	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-1		D	AMP OF LINE BAY EQUIPMENTS ALONG WITH REACTOR BAY	04/Jun/2024	18:00	04/Jun/2024	23:30	LINE WITH REACTOR SHUTDOWN REQUIRED	PLANNED	Approved	04-Jun-24	18:00	04-Jun-24	23:30	
99	RQ178129	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-1		D	For wire termination and testing of DTTPC	04/Jun/2024	09:00	04/Jun/2024	18:00		PLANNED	Conditionally Approved	04-Jun-24	09:00	04-Jun-24	18:00	To be clubbed with the outage of unit at Koteswar HEP
100	RQ178069	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1		D	For ladder logic and interlock checking for spare reactor commissioning/ FOR AMP WORKS	03/Jun/2024	14:00	10/Jun/2024	23:59		PLANNED	Approved	03-Jun-24	17:00	10-Jun-24	23:59	To be availed from 17:00 hrs
101	RQ178014	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2		D	Non-auto mode for tower tightening & missing tower member fixing above waist level	01/Jun/2024	09:00	30/Jun/2024	18:00		PLANNED	Approved	01-Jun-24	09:00	30-Jun-24	18:00	
102	RQ178013	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1		D	Non-auto mode for tower tightening & missing tower member fixing above waist level	01/Jun/2024	09:00	30/Jun/2024	18:00		PLANNED	Approved	01-Jun-24	09:00	30-Jun-24	18:00	Subjected to WRPC Approval
103	RQ178182	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-1		D	Installation of Bird Diverter	01/Jun/2024	08:00	15/Jun/2024	18:00	NON-AUTO OF OTHER CKT	PLANNED	Approved	01-Jun-24	17:00	15-Jun-24	23:59	To be availed from 17:00 hrs
104	RQ178184	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-1		D	Installation of Bird Diverter	01/Jun/2024	08:00	15/Jun/2024	18:00	NON-AUTO OF OTHER CKT	PLANNED	Approved	01-Jun-24	17:00	15-Jun-24	23:59	To be availed from 17:00 hrs
105	RQ178186	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1		D	Installation of Bird Diverter	01/Jun/2024	08:00	15/Jun/2024	18:00	NON-AUTO OF OTHER CKT	PLANNED	Approved	01-Jun-24	17:00	15-Jun-24	23:59	To be availed from 17:00 hrs
106	RQ178180	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1		D	Installation of Bird Diverter	01/Jun/2024	08:00	15/Jun/2024	18:00	A/R to be kept in Non auto mode of other charged ckt from both ends	PLANNED	Approved	01-Jun-24	17:00	15-Jun-24	23:59	To be availed from 17:00 hrs
107	RQ178032	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-1		C	Line Diversion work due to infringement with Amritsar-Jamnagar National Highway	01/Jun/2024	08:00	15/Jun/2024	18:00		PLANNED	Rejected	01-Jun-24	08:00	15-Jun-24	18:00	As discussed in special meeting. To be availed on ERS support after paddy season
108	RQ178033	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-2		C	Line Diversion work due to infringement with Amritsar-Jamnagar National Highway	01/Jun/2024	08:00	15/Jun/2024	18:00		PLANNED	Rejected	01-Jun-24	08:00	15-Jun-24	18:00	As discussed in special meeting. To be availed on ERS support after paddy season

109	RQ177843	OCC_219	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-2	RRVPNL	D	Installation, Configuration and Commissioning of New/Repaired line distance protection M-1 Relay (ABB REL 670) by Srevice Engineer in place of existing defective relay. And Half Yearly Maintenance work at both end alongwith 240 MVAR line reactors.	18/Jun/2024	08:00	19/Jun/2024	18:00		PLANNED	Rejected	18-Jun-24	08:00	19-Jun-24	18:00	May be availed in September
110	RQ177842	OCC_219	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-1	RRVPNL	D	Maintenance line bay Equipments i.e. CVT, WT & line Isolator.	11/Jun/2024	08:00	11/Jun/2024	18:00		PLANNED	Rejected	11-Jun-24	08:00	11-Jun-24	18:00	May be availed in September
111	RQ177353	OCC_219	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-GR.NOIDA_2(UPC) (GTL) CKT-1	GTL	D	For Line AMP works and 80 Mvar reactor spare changeover activity at Fatehabad(Agra) end.	13/Jun/2024	10:00	13/Jun/2024	14:00		PLANNED	Approved	13-Jun-24	10:00	13-Jun-24	14:00	
112	RQ177352	OCC_219	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-GHATAMPUR_TPS(UP) (GTL) CKT-1	GTL	D	For installation of energy meters under SAMAST project execution by UPPTCL at Fatehabad (Agra) end	12/Jun/2024	10:00	12/Jun/2024	13:00		PLANNED	Approved	12-Jun-24	10:00	12-Jun-24	13:00	
113	RQ177831	OCC_219	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1	PAPTL	D	Maintenance line bay Equipments i.e. CVT, WT & line Isolator.	10/Jun/2024	08:00	10/Jun/2024	18:00		PLANNED	Approved	10-Jun-24	15:00	10-Jun-24	23:59	
114	RQ178516	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1	POWER GRID,FB TL	D	for critical jumper rectification work.	01/Jun/2024	17:00	04/Jun/2024	23:00	SD required in 15.05.2024 to 19.05.2024	PLANNED	Approved	01-Jun-24	17:00	04-Jun-24	23:00	
115	RQ178319	OCC_219	cpcc1_sd	BUS	765 KV FATEHGARH_II(PG) - BUS 2		D	for AMP works	20/Jun/2024	14:00	22/Jun/2024	23:00		PLANNED	Approved	20-Jun-24	17:00	22-Jun-24	23:59	To be availed from 17:00 hrs
116	RQ178327	OCC_219	cpcc1_sd	BUS	765 KV FATEHGARH_II(PG) - BUS 1		D	Jumpering and bay extension work by M/s TATA for TBCB package SS-01, SS-63 A1 & B1, commissioning works of Bus bar integration work of bay extensions	15/Jun/2024	14:00	28/Jun/2024	23:00		PLANNED	Approved	15-Jun-24	17:00	28-Jun-24	23:59	To be availed from 17:00 hrs
117	RQ178318	OCC_219	cpcc1_sd	BUS	765 KV FATEHGARH_II(PG) - BUS 1		D	for AMP works	08/Jun/2024	14:00	12/Jun/2024	23:00		PLANNED	Approved	08-Jun-24	17:00	12-Jun-24	23:59	To be availed from 17:00 hrs

118	RQ178328	OCC_219	cpcc1_sd	BUS	765 KV FATEHGARH_II(PG) - BUS 2		D	Jumpering and bay extension work by M/s TATA for TBCB package SS-01, SS-63 A1 & B1, commissioning works of Bus bar integration work of bay extensions	01/Jun/2024	14:00	14/Jun/2024	23:00		PLANNED	Approved	01-Jun-24	17:00	14-Jun-24	23:59	To be availed from 17:00 hrs
119	RQ178384	OCC_219	cpcc1_sd	BUS	765 KV BHADLA(PG) - BUS 1	POWER GRID	D	For AMP work	10/Jun/2024	19:00	10/Jun/2024	23:00		PLANNED	Approved	10-Jun-24	19:00	10-Jun-24	23:00	
120	RQ178385	OCC_219	cpcc1_sd	BUS	765 KV BHADLA(PG) - BUS 2	POWER GRID	D	For AMP work	10/Jun/2024	19:00	10/Jun/2024	23:00		PLANNED	Approved	10-Jun-24	19:00	10-Jun-24	23:00	
121	RQ178364	OCC_219	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 2	POWER GRID	D	Jumpering and testing works for Bay Extension	07/Jun/2024	17:00	12/Jun/2024	23:00		PLANNED	Approved	07-Jun-24	17:00	12-Jun-24	23:00	
122	RQ178398	OCC_219	cpcc1_sd	BUS	765 KV BIKANER(PG) - BUS 1	POWER GRID	D	AMP Work	04/Jun/2024	15:00	04/Jun/2024	23:00		PLANNED	Approved	04-Jun-24	17:00	04-Jun-24	23:00	To be availed from 17:00 hrs
123	RQ178363	OCC_219	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 1	POWER GRID	D	Jumpering and testing works for Bay Extension	01/Jun/2024	17:00	06/Jun/2024	22:00		PLANNED	Approved	01-Jun-24	17:00	06-Jun-24	22:00	
124	RQ178383	OCC_219	cpcc1_sd	BUS	765 KV KHETRI (PG) - BUS 2	PKTSL	D	BAY EXTENSION WORK UNDER PNTL- Jumpering and bus bar stability test of 765KV Bus-II	04/Jun/2024	08:00	06/Jun/2024	18:00		PLANNED	Approved	04-Jun-24	17:00	06-Jun-24	23:00	
125	RQ178382	OCC_219	cpcc1_sd	BUS	765 KV KHETRI (PG) - BUS 1	PKTSL	D	BAY EXTENSION WORK UNDER PNTL- Jumpering and bus bar stability test of 765KV Bus-I	01/Jun/2024	08:00	03/Jun/2024	18:00		PLANNED	Approved	01-Jun-24	17:00	03-Jun-24	23:00	
126	RQ177365	OCC_219	stuup_sd	BUS	765 KV GHATAMPUR_TPS(UP) - BUS 2	NUPPL	C	The Element is already under shutdown as approved at 213th, 214th, 215th, 216th, 217th & 218th OCC meeting. Requested to extend the shutdown upto 20.06.2024 to complete the Erection activities of Hapur Line Bay 803 & its reactor Bay 803R.	01/Jun/2024	17:00	20/Jun/2024	17:00	it may considered as 31.05.2024	PLANNED	Approved	01-Jun-24	17:00	20-Jun-24	17:00	

127	RQ177364	OCC_219	stuup_sd	BUS	765 KV GHATAMPUR_TPS(UP) - BUS 1	NUPPL	C	The Element is already under shutdown as approved at 213th, 214th, 215th, 216th, 217th & 218th OCC meeting. Requested to extend the shutdown upto 20.06.2024 to complete the Erection activities of Hapur Line Bay 803 & its reactor Bay 803R.	01/Jun/2024	17:00	20/Jun/2024	17:00	it may considered as 31.05.2024	PLANNED	Approved	01-Jun-24	17:00	20-Jun-24	17:00	
128	RQ177659	OCC_219	stuup_sd	BUS	765 KV JAWAHARPUR_TPS(UP) - BUS 1	UPRVU NL	C	Gas leakage rectification work in compartment G-13 of Bay-710(attached to 765kV GIS Bus-A).	01/Jun/2024	08:00	05/Jun/2024	18:00	There will be no effect on the LILO line, it will keep going through Tie breaker (Bay-708).	PLANNED	Approved	01-Jun-24	08:00	05-Jun-24	18:00	
129	RQ178421	OCC_219	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV BHIWANI(PG)	POWER GRID	D	AMP WORK	20/Jun/2024	08:00	20/Jun/2024	18:00		PLANNED	Approved	20-Jun-24	08:00	20-Jun-24	18:00	
130	RQ178430	OCC_219	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	Ladder logic commissioning with spare reactor logic scheme checking	19/Jun/2024	14:00	25/Jun/2024	23:00		PLANNED	Approved	19-Jun-24	17:00	25-Jun-24	23:00	
131	RQ178431	OCC_219	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	Ladder logic commissioning with spare reactor logic scheme checking	15/Jun/2024	14:00	20/Jun/2024	18:00		PLANNED	Approved	15-Jun-24	17:00	20-Jun-24	23:00	
132	RQ178432	OCC_219	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	For final testing/fine tuning of CSD Relay of 765KV Reactor	08/Jun/2024	14:00	12/Jun/2024	22:00	during fine tuning of CSD, 4 to 5 on laod operations of Reactor will be done from each bay	PLANNED	Approved	08-Jun-24	17:00	08-Jun-24	23:00	
133	RQ178434	OCC_219	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	For final testing/fine tuning of CSD Relay of 765KV Reactor	07/Jun/2024	14:00	12/Jun/2024	23:00	during fine tuning of CSD, 4 to 5 on laod operations of Reactor will be done from each bay	PLANNED	Approved	07-Jun-24	17:00	07-Jun-24	23:00	
134	RQ178429	OCC_219	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	AMP WORK	04/Jun/2024	13:00	04/Jun/2024	23:00		PLANNED	Approved	04-Jun-24	17:00	04-Jun-24	23:00	

135	RQ178428	OCC_219	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	AMP WORK	03/Jun/2024	14:00	03/Jun/2024	23:00		PLANNED	Approved	03-Jun-24	17:00	03-Jun-24	23:00	
136	RQ178412	OCC_219	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV KHETRI (PKTSL)	PKTSL	C	For internal inspection and oil leakage attending and CSD fine tuning	13/Jun/2024	08:00	18/Jun/2024	18:00	(Minimum 5 open & close on load operations of Bus Reactor will be carried out during fine tuning of the CSD relay)	PLANNED	Approved	13-Jun-24	08:00	13-Jun-24	18:00	
137	RQ178413	OCC_219	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV KHETRI (PKTSL)	PKTSL	C	For internal inspection and oil leakage attending and CSD fine tuning	07/Jun/2024	08:00	12/Jun/2024	18:00	(Minimum 5 open & close on load operations of Bus Reactor will be carried out during fine tuning of the CSD relay)	PLANNED	Approved	07-Jun-24	08:00	07-Jun-24	18:00	
138	RQ178458	OCC_219	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1 @FATEHGARH_II(PG)	PFTL	D	Ladder logic commissioning with spare reactor logic scheme checking	26/Jun/2024	15:00	28/Jun/2024	23:00		PLANNED	Rejected					To be clubbed with Line AMP/Outage work
139	RQ178459	OCC_219	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_II(PG)	PFTL	D	Ladder logic commissioning with spare reactor logic scheme checking	13/Jun/2024	15:00	15/Jun/2024	23:00		PLANNED	Rejected					To be clubbed with Line AMP/Outage work
140	RQ178455	OCC_219	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_II(PG)	PFTL	D	AMP WORKS	06/Jun/2024	15:00	08/Jun/2024	23:00		PLANNED	Rejected					To be clubbed with Line AMP/Outage work
141	RQ178463	OCC_219	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_II(PG)	PFTL	D	For final testing/fine tuning of CSD Relay of 765KV Reactor	06/Jun/2024	15:00	12/Jun/2024	23:00		PLANNED	Approved	06-Jun-24	17:00	06-Jun-24	23:00	To be availed from 17:00 hrs

142	RQ178454	OCC_219	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1 @FATEHGARH_II(PG)	PFTL	D	AMP WORKS	05/Jun/2024	15:00	07/Jun/2024	22:00		PLANNED	Rejected							To be clubbed with Line AMP/Outage work
143	RQ178462	OCC_219	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1 @FATEHGARH_II(PG)	PFTL	D	For final testing/fine tuning of CSD Relay of 765KV Reactor	05/Jun/2024	15:00	12/Jun/2024	23:00		PLANNED	Approved	05-Jun-24	17:00	05-Jun-24	23:00			To be availed from 17:00 hrs
144	RQ178464	OCC_219	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1 @FATEHGARH_II(PG)	PFTL	D	Firewall erection works of bhadla 2 ckt 3 & 4	01/Jun/2024	15:00	05/Jun/2024	23:00		PLANNED	Rejected							To be clubbed with Line AMP/Outage work
145	RQ178457	OCC_219	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 @FATEHGARH_II(PG)	POWER GRID	D	Ladder logic commissioning with spare reactor logic scheme checking	23/Jun/2024	15:00	25/Jun/2024	23:00		PLANNED	Rejected							To be clubbed with Line AMP/Outage work
146	RQ178456	OCC_219	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1 @FATEHGARH_II(PG)	POWER GRID	D	Ladder logic commissioning with spare reactor logic scheme checking	20/Jun/2024	15:00	22/Jun/2024	23:00		PLANNED	Rejected							To be clubbed with Line AMP/Outage work
147	RQ178445	OCC_219	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-2 @BHADLA_2 (PG)	POWER GRID	D	AMP OF LINE BAY EQUIPMENTS ALONG WITH REACTOR BAY	08/Jun/2024	17:00	08/Jun/2024	23:00		PLANNED	Rejected							To be clubbed with Line AMP/Outage work
148	RQ178446	OCC_219	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-1 @BHADLA_2 (PG)	POWER GRID	D	AMP OF LINE BAY EQUIPMENTS ALONG WITH REACTOR BAY	07/Jun/2024	18:00	07/Jun/2024	23:00		PLANNED	Rejected							To be clubbed with Line AMP/Outage work

149	RQ178450	OCC_219	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-1 @BHADLA_2 (PG)	POWER GRID	D	AMP OF LINE BAY EQUIPMENTS ALONG WITH REACTOR BAY	06/Jun/2024	18:00	06/Jun/2024	23:00		PLANNED	Rejected							To be cluubed with Line AMP/Outage work
150	RQ178447	OCC_219	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-1 @BIKANER(PG)	POWER GRID	D	CSD Fine Tuning of 240MVar Line reactor of 765kv Bhadla-Bikaner ckt-1	06/Jun/2024	18:00	06/Jun/2024	23:00		PLANNED	Approved	06-Jun-24	17:00	06-Jun-24	23:00			To be availed from 17:00 hrs
151	RQ178461	OCC_219	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 @FATEHGARH_II(PG)	POWER GRID	D	For final testing/fine tuning of CSD Relay of 765KV Reactor	06/Jun/2024	15:00	09/Jun/2024	23:00		PLANNED	Approved	06-Jun-24	17:00	09-Jun-24	23:00			To be availed from 17:00 hrs
152	RQ178449	OCC_219	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-2 @BHADLA_2 (PG)	POWER GRID	D	AMP OF LINE BAY EQUIPMENTS ALONG WITH REACTOR BAY	05/Jun/2024	18:00	05/Jun/2024	23:00		PLANNED	Rejected							To be cluubed with Line AMP/Outage work
153	RQ178453	OCC_219	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 @FATEHGARH_II(PG)	POWER GRID	D	AMP WORKS	04/Jun/2024	15:00	06/Jun/2024	23:00		PLANNED	Rejected							To be cluubed with Line AMP/Outage work
154	RQ178448	OCC_219	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-1 @BIKANER(PG)	POWER GRID	D	AMP OF LINE BAY EQUIPMENTS ALONG WITH REACTOR BAY	04/Jun/2024	15:00	04/Jun/2024	23:00		PLANNED	Rejected							To be cluubed with Line AMP/Outage work
155	RQ178460	OCC_219	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1 @FATEHGARH_II(PG)	POWER GRID	D	For final testing/fine tuning of CSD Relay of 765KV Reactor	03/Jun/2024	15:00	06/Jun/2024	23:00		PLANNED	Approved	03-Jun-24	17:00	06-Jun-24	23:00			To be availed from 17:00 hrs



156	RQ178452	OCC_219	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1 @FATEHGARH_II(PG)	POWER GRID	D	AMP WORKS	03/Jun/2024	08:00	05/Jun/2024	18:00		PLANNED	Rejected							To be cluubed with Line AMP/Outage work
157	RQ177366	OCC_219	stuup_sd	LINE REACTOR	189 MVAR SWITCHABLE LR ON 765 KV AGRA FATEHBAD(UP)-GHATAMPUR_TPS(UP) (GTL) CKT-1 @GHATAMPUR_TPS(UP)	NUPPL	C	The Element is already under shutdown as approved at 213th, 214th, 215th, 216th, 217th & 218th OCC meeting. Requested to extend the shutdown upto 20.06.2024 to complete the Erection activities of Hapur Line Bay 803 & its reactor Bay 803R.	01/Jun/2024	17:00	20/Jun/2024	17:00	1. Jumpering at Take-up tower inside Ghatampur TPS has been kept open for 765kV Agra-Ghatampur including 189MVar Line Reactor to charge the Line for Anti-Theft charging Purpose. At present Line is Anti-theft charged with 132kV 2. It may considered as 31.05.2024	PLANNED	Approved	01-Jun-24	17:00	20-Jun-24	17:00			
158	RQ178491	OCC_219	cpcc1_sd	BAY	716 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	AMP WORK	28/Jun/2024	15:00	29/Jun/2024	23:00		PLANNED	Approved	28-Jun-24	15:00	29-Jun-24	23:00			
159	RQ178490	OCC_219	cpcc1_sd	BAY	717 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG) (POWERGRID) AND 765 KV BHADLA_2 - FATEHGARH_II(PG) CKT-2 AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	AMP WORK	26/Jun/2024	16:00	27/Jun/2024	23:00		PLANNED	Approved	26-Jun-24	16:00	27-Jun-24	23:00			
160	RQ178489	OCC_219	cpcc1_sd	BAY	710 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	AMP WORK	24/Jun/2024	14:00	25/Jun/2024	23:00		PLANNED	Approved	24-Jun-24	14:00	25-Jun-24	23:00			

161	RQ178488	OCC_219	cpcc1_sd	BAY	713 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	AMP WORK	22/Jun/2024	15:00	23/Jun/2024	23:00		PLANNED	Approved	22-Jun-24	15:00	23-Jun-24	23:00	
162	RQ178487	OCC_219	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG) (POWERGRID) AND 240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG) AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	AMP WORK	20/Jun/2024	15:00	21/Jun/2024	23:00		PLANNED	Approved	20-Jun-24	15:00	21-Jun-24	23:00	
163	RQ178474	OCC_219	cpcc1_sd	BAY	720 TIE BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AND 765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1 AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	For erection works of SS-63 A1, B1 & TBCB bay extension.	20/Jun/2024	15:00	27/Jun/2024	23:00		PLANNED	Approved	20-Jun-24	15:00	27-Jun-24	23:00	
164	RQ178486	OCC_219	cpcc1_sd	BAY	707 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	AMP WORK	18/Jun/2024	15:00	19/Jun/2024	23:00		PLANNED	Approved	18-Jun-24	15:00	19-Jun-24	23:00	
165	RQ178494	OCC_219	cpcc1_sd	BAY	715 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	AMP WORK	18/Jun/2024	15:00	19/Jun/2024	23:00		PLANNED	Approved	18-Jun-24	15:00	19-Jun-24	23:00	
166	RQ178485	OCC_219	cpcc1_sd	BAY	712 MAIN BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-1 (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	AMP WORK	16/Jun/2024	14:00	17/Jun/2024	23:00		PLANNED	Approved	16-Jun-24	14:00	17-Jun-24	23:00	

167	RQ178484	OCC_219	cpcc1_sd	BAY	712R MAIN BAY - 240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-1 @FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	AMP WORK	14/Jun/2024	14:00	15/Jun/2024	23:00		PLANNED	Approved	14-Jun-24	14:00	15-Jun-24	23:00	
168	RQ177636	OCC_219	cpcc3_sd	BAY	706 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT LUCKNOW_2(PG) (POWERGRID)	POWER GRID	D	AMP Work	14/Jun/2024	10:00	14/Jun/2024	18:00		PLANNED	Approved	14-Jun-24	10:00	14-Jun-24	18:00	
169	RQ178493	OCC_219	cpcc1_sd	BAY	718 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 (POWERGRID)	POWER GRID	D	AMP WORK	13/Jun/2024	15:00	14/Jun/2024	23:00		PLANNED	Approved	13-Jun-24	15:00	14-Jun-24	23:00	
170	RQ178483	OCC_219	cpcc1_sd	BAY	711 TIE BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-1 (POWERGRID) AND 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG) AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	AMP WORK	12/Jun/2024	15:00	13/Jun/2024	23:00		PLANNED	Approved	12-Jun-24	15:00	13-Jun-24	23:00	
171	RQ177634	OCC_219	cpcc3_sd	BAY	708 TIE BAY - 765KV LUCKNOW_2-BAREILLY (PG) CKT-1 AND 240 MVAR BUS REACTOR NO 1 AT 765KV LUCKNOW_2(PG)	POWER GRID	D	AMP Work	12/Jun/2024	10:00	12/Jun/2024	18:00		PLANNED	Approved	12-Jun-24	10:00	12-Jun-24	18:00	
172	RQ178482	OCC_219	cpcc1_sd	BAY	709 MAIN BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	AMP WORK	10/Jun/2024	15:00	11/Jun/2024	23:00		PLANNED	Approved	10-Jun-24	15:00	11-Jun-24	23:00	

173	RQ178481	OCC_219	cpcc1_sd	BAY	708 TIE BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 (POWERGRID) AND 240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG) AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	AMP WORK	09/Jun/2024	14:00	10/Jun/2024	22:00		PLANNED	Approved	09-Jun-24	14:00	10-Jun-24	22:00	
174	RQ178475	OCC_219	cpcc1_sd	BAY	719 MAIN BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	For erection works of SS-63 A1, B1 & TBCB bay extension.	08/Jun/2024	15:00	15/Jun/2024	23:00		PLANNED	Approved	08-Jun-24	15:00	15-Jun-24	23:00	
175	RQ178480	OCC_219	cpcc1_sd	BAY	709R MAIN BAY - 240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 @FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	AMP WORK	07/Jun/2024	14:00	08/Jun/2024	22:00		PLANNED	Approved	07-Jun-24	14:00	08-Jun-24	22:00	
176	RQ177459	OCC_219	cpcc2_sd	BAY	709 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT MOGA(PG)	POWER GRID	D	Replacement of SF6 Density Monitor of CB	07/Jun/2024	10:00	07/Jun/2024	18:00	Kindly approve	PLANNED	Approved	07-Jun-24	10:00	07-Jun-24	18:00	
177	RQ178492	OCC_219	cpcc1_sd	BAY	721 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-1 (POWERGRID)	POWER GRID	D	AMP WORK	06/Jun/2024	14:00	07/Jun/2024	23:00		PLANNED	Approved	06-Jun-24	14:00	07-Jun-24	23:00	
178	RQ177873	OCC_219	cpcc3_sd	BAY	705 TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV BAREILLY_2(PG) (POWERGRID) AND FUTURE AT 765 KV BAREILLY_2(PG) (POWERGRID)	POWER GRID	D	AMP Work	06/Jun/2024	08:00	06/Jun/2024	18:00		PLANNED	Approved	06-Jun-24	08:00	06-Jun-24	18:00	

179	RQ178479	OCC_219	cpcc1_sd	BAY	719 MAIN BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	AMP WORK	05/Jun/2024	15:00	06/Jun/2024	23:00		PLANNED	Approved	05-Jun-24	15:00	06-Jun-24	23:00	
180	RQ178495	OCC_219	cpcc1_sd	BAY	713 MAIN BAY - 765KV MOGA-BHIWANI (PG) CKT-1 AT BHIWANI(PG)	POWER GRID	D	AMP Work	05/Jun/2024	08:00	05/Jun/2024	18:00		PLANNED	Approved	05-Jun-24	08:00	05-Jun-24	18:00	
181	RQ177872	OCC_219	cpcc3_sd	BAY	706 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV BAREILLY_2(PG) (POWERGRID)	POWER GRID	D	AMP Work	04/Jun/2024	08:00	04/Jun/2024	18:00		PLANNED	Approved	04-Jun-24	08:00	04-Jun-24	18:00	
182	RQ177458	OCC_219	cpcc2_sd	BAY	707 MAIN BAY - 765KV MOGA-MEERUT (PG) CKT-1 AT MOGA(PG)	POWER GRID	C	Attending SF6 Leakage in CB (B-ph) Attending SF6 Leakage in CB (B-ph)	04/Jun/2024	08:00	06/Jun/2024	18:00	Kindly approve	PLANNED	Approved	04-Jun-24	08:00	06-Jun-24	18:00	
183	RQ178478	OCC_219	cpcc1_sd	BAY	720 TIE BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AND 765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1 AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	AMP WORK	03/Jun/2024	15:00	04/Jun/2024	23:00		PLANNED	Approved	03-Jun-24	15:00	04-Jun-24	23:00	
184	RQ178476	OCC_219	cpcc1_sd	BAY	721 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-1 (POWERGRID)	POWER GRID	D	For erection works of SS-63 A1, B1 & TBCB bay extension.	01/Jun/2024	15:00	07/Jun/2024	22:00	at FATEHGARH_II (PG)	PLANNED	Approved	01-Jun-24	15:00	07-Jun-24	22:00	
185	RQ178477	OCC_219	cpcc1_sd	BAY	725 MAIN BAY - 765/400 KV 1500 MVA ICT 6 AT FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	AMP WORK	01/Jun/2024	14:00	02/Jun/2024	23:00		PLANNED	Approved	01-Jun-24	14:00	02-Jun-24	23:00	

186	RQ177360	OCC_219	stuup_sd	BAY	801 MAIN BAY - 765 KV AGRA FATEHBAD(UP)-GHATAMPUR_TPS(UP) (GTL) CKT-1 (NUPPL) AT 765 KV GHATAMPUR_TPS(UP)	NUPPL	C	The Element is already under shutdown as approved at 213th, 214th, 215th, 216th, 217th & 218th OCC meeting. Requested to extend the shutdown upto 20.06.2024 to complete the Erection activities of Hapur Line Bay 803 & its reactor Bay 803R.	01/Jun/2024	17:00	20/Jun/2024	17:00	1. it may considered as 31.05.2024 2. jumpering at Take-up tower inside Ghatampur TPS has been kept open for 765kV Agra-Ghatampur including 189MVar Line Reactor to charge the Line for Anti-Theft charging Purpose. At present Line is Anti-theft charged with 132kV 2.	PLANNED	Approved	01-Jun-24	17:00	20-Jun-24	17:00	
187	RQ177359	OCC_219	stuup_sd	BAY	802 TIE BAY - 765 KV AGRA FATEHBAD(UP)-GHATAMPUR_TPS(UP) (GTL) CKT-1 (NUPPL) AND 765 KV HAPUR(UP)-GHATAMPUR_TPS(UP) (GTL) CKT-1 AT 765 KV GHATAMPUR_TPS(UP) (NUPPL)	NUPPL	C	The Element is already under shutdown as approved at 213th, 214th, 215th, 216th, 217th & 218th OCC meeting. Requested to extend the shutdown upto 20.06.2024 to complete the Erection activities of Hapur Line Bay 803 & its reactor Bay 803R.	01/Jun/2024	17:00	20/Jun/2024	17:00	it may considered as 31.05.2024	PLANNED	Approved	01-Jun-24	17:00	20-Jun-24	17:00	
188	RQ177361	OCC_219	stuup_sd	BAY	803 MAIN BAY - 765 KV HAPUR(UP)-GHATAMPUR_TPS(UP) (GTL) CKT-1 (NUPPL) AT 765 KV GHATAMPUR_TPS(UP)	NUPPL	C	The Element is already under shutdown as approved at 213th, 214th, 215th, 216th, 217th & 218th OCC meeting. Requested to extend the shutdown upto 20.06.2024 to complete the Erection activities of Hapur Line Bay 803 & its reactor Bay 803R.	01/Jun/2024	17:00	20/Jun/2024	17:00	it may considered as 31.05.2024	PLANNED	Approved	01-Jun-24	17:00	20-Jun-24	17:00	

189	RQ177506	OCC_219	stuup_sd	BAY	810 MAIN BAY - 765 KV GHATAMPUR_TP S(UP) - BUS 1 (NUPPL) AT 765 KV GHATAMPUR_TP S(UP)	NUPPL	C	The Element is already under shutdown as approved at 213th, 214th, 215th, 216th, 217th & 218th OCC meeting. Requested to extend the shutdown upto 20.06.2024 to complete the Erection activities of Hapur Line Bay 803 & its reactor Bay 803R.	01/Jun/2024	17:00	20/Jun/2024	17:00	please considered s/d period from 31.05.2024 to 20.06.2024	PLANNED	Approved	01-Jun-24	17:00	20-Jun-24	17:00	
190	RQ177917	OCC_219	stuup_sd	BAY	802 TIE BAY - 765 KV AGRA FATEHBAD(UP)-GHATAMPUR_TP S(UP) (GTL) CKT-1 (NUPPL) AND 765 KV HAPUR(UP)-GHATAMPUR_TP S(UP) (GTL) CKT-1 AT 765 KV GHATAMPUR_TP S(UP) (NUPPL)	NUPPL	C	1. It may consider as 31.05.2024 2. The Element is already under shutdown as approved at 213th, 214th, 215th, 216th, 217th & 218th OCC meeting. Requested to extend the shutdown upto 20.06.2024 to complete the Erection activities of Hapur Line Bay 803 & its reactor Bay 803R.	01/Jun/2024	17:00	20/Jun/2024	17:00	Jumpering at Take-up tower inside Ghatampur TPS has been kept open for 765kV Agra-Ghatampur including 189MVAR Line Reactor to charge the Line for Anti-Theft charging Purpose.At present Line is Anti-theft charged with 132kV	PLANNED	Approved	01-Jun-24	17:00	20-Jun-24	17:00	
191	RQ177767	OCC_219	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHPUR(PG)	POWER GRID	D	AMP Work	26/Jun/2024	09:00	26/Jun/2024	18:00		PLANNED	Approved	26-Jun-24	09:00	26-Jun-24	18:00	
192	RQ177460	OCC_219	cpcc2_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT MOGA(PG)	POWER GRID	D	For taking Hot-Spare ICT into service with 765 kV ICT-2 B-ph.	14/Jun/2024	09:00	14/Jun/2024	16:00	Kindly approve	PLANNED	Approved					To be availed before 10th June paddy season
193	RQ177626	OCC_219	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BALIA(PG)	POWER GRID	D	Relay testing work	12/Jun/2024	10:00	12/Jun/2024	18:00		PLANNED	Approved	12-Jun-24	10:00	12-Jun-24	18:00	
194	RQ177623	OCC_219	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BALIA(PG)	POWER GRID	D	Relay testing work	11/Jun/2024	10:00	11/Jun/2024	18:00		PLANNED	Approved	11-Jun-24	10:00	11-Jun-24	18:00	
195	RQ177765	OCC_219	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KANPUR_GIS(PG)	POWER GRID	D	CSD Tuning	07/Jun/2024	08:00	07/Jun/2024	18:00		PLANNED	Approved	07-Jun-24	08:00	07-Jun-24	18:00	
196	RQ177764	OCC_219	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KANPUR_GIS(PG)	POWER GRID	D	CSD Tuning and to attend SF6 gas leakage	06/Jun/2024	08:00	06/Jun/2024	18:00		PLANNED	Approved	06-Jun-24	08:00	06-Jun-24	18:00	
197	RQ178222	OCC_219	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG)		D	Commissioning of RTCC for ICT. For AMP works	24/Jun/2024	14:00	28/Jun/2024	23:00		PLANNED	Approved	24-Jun-24	17:00	28-Jun-24	23:00	To be availed from 17:00 hrs

198	RQ178221	OCC_219	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG)		D	Commissioning of RTCC for ICT. For AMP works	22/Jun/2024	14:00	25/Jun/2024	23:00		PLANNED	Approved	22-Jun-24	17:00	25-Jun-24	23:00	To be availed from 17:00 hrs
199	RQ178285	OCC_219	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL)		D	For attending oil leakage	21/Jun/2024	09:00	22/Jun/2024	17:00		PLANNED	Approved	21-Jun-24	09:00	22-Jun-24	17:00	
200	RQ178232	OCC_219	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 6 AT FATEHGARH_II(PG)		D	For final testing/fine tuning of CSD Relay of 765KV ICT	20/Jun/2024	14:00	27/Jun/2024	23:00	Kindly note that, during fine tuning of CSD, 4 to 5 on laod operations of ICT will be done from each bay	PLANNED	Approved	20-Jun-24	17:00	20-Jun-24	23:00	To be availed from 17:00 hrs
201	RQ178227	OCC_219	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 6 AT FATEHGARH_II(PG)		D	Ladder logic commissioning with spare ICT logic scheme checking. Commissioning of RTCC	20/Jun/2024	14:00	27/Jun/2024	23:00		PLANNED	Approved	20-Jun-24	17:00	20-Jun-24	23:00	To be availed from 17:00 hrs
202	RQ178284	OCC_219	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL)		D	For internal inspection due to DGA violation and attending oil leakage	19/Jun/2024	09:00	20/Jun/2024	17:00		PLANNED	Approved	19-Jun-24	09:00	20-Jun-24	17:00	
203	RQ178219	OCC_219	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG)		D	Commissioning of RTCC for ICT. For AMP works	18/Jun/2024	14:00	21/Jun/2024	23:00		PLANNED	Approved	18-Jun-24	17:00	21-Jun-24	23:00	To be availed from 17:00 hrs
204	RQ178220	OCC_219	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG)		D	Commissioning of RTCC for ICT. For AMP works	18/Jun/2024	14:00	21/Jun/2024	23:00		PLANNED	Approved	18-Jun-24	17:00	21-Jun-24	23:00	To be availed from 17:00 hrs
205	RQ178297	OCC_219	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 4 AT KOTESHWAR(PG)		D	For implementation of updated mechanical protection settings.	17/Jun/2024	09:00	17/Jun/2024	18:00		PLANNED	Approved	17-Jun-24	09:00	17-Jun-24	18:00	To be availed with outages of units at Koteswvr HEP
206	RQ178231	OCC_219	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG)		D	For final testing/fine tuning of CSD Relay of 765KV ICT	15/Jun/2024	14:00	24/Jun/2024	23:00	Kindly note that, during fine tuning of CSD, 4 to 5 on laod operations of ICT will be done from each bay	PLANNED	Approved	15-Jun-24	17:00	15-Jun-24	23:00	To be availed from 17:00 hrs
207	RQ178226	OCC_219	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG)		D	Ladder logic commissioning with spare ICT logic scheme checking. Commissioning of RTCC	15/Jun/2024	14:00	24/Jun/2024	23:00		PLANNED	Approved	15-Jun-24	14:00	15-Jun-24	23:00	To be availed from 17:00 hrs
208	RQ178298	OCC_219	cpcc1_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 3 AT BHIWANI(PG)		D	For Charging of B phase (M/s BHEL) unit	15/Jun/2024	09:00	15/Jun/2024	17:00		PLANNED	Approved	15-Jun-24	09:00	15-Jun-24	17:00	



209	RQ178296	OCC_219	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 3 AT KOTESHWAR(PG)		D	For implementation of updated mechanical protection settings. And to attend oil leakage issue from NCT.	14/Jun/2024	09:00	14/Jun/2024	18:00		PLANNED	Approved	14-Jun-24	09:00	14-Jun-24	18:00	To be availed with outages of units at Koteswhr HEP
210	RQ178295	OCC_219	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 2 AT KOTESHWAR(PG)		D	For implementation of updated mechanical protection settings. And to attend oil leakage issue from NCT.	13/Jun/2024	09:00	13/Jun/2024	18:00		PLANNED	Approved	13-Jun-24	09:00	13-Jun-24	18:00	To be availed with outages of units at Koteswhr HEP
211	RQ178230	OCC_219	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG)		D	For final testing/fine tuning of CSD Relay of 765KV ICT	12/Jun/2024	14:00	19/Jun/2024	23:00	Kindly note that, during fine tuning of CSD, 4 to 5 on load operations of ICT will be done from each bay	PLANNED	Approved	12-Jun-24	17:00	12-Jun-24	23:00	To be availed from 17:00 hrs
212	RQ178225	OCC_219	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG)		D	Ladder logic commissioning with spare ICT logic scheme checking. Commissioning of RTCC	12/Jun/2024	14:00	19/Jun/2024	23:00		PLANNED	Approved	12-Jun-24	17:00	12-Jun-24	23:00	To be availed from 17:00 hrs
213	RQ178234	OCC_219	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 6 AT FATEHGARH_II(PG)		D	Tie bay 726 LBB protection testing works & erection works in tie bay	12/Jun/2024	14:00	21/Jun/2024	23:00		PLANNED	Approved					to be clubbed with Sl. No. 200 and 201
214	RQ178294	OCC_219	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 1 AT KOTESHWAR(PG)		D	For implementation of updated mechanical protection settings.	12/Jun/2024	09:00	12/Jun/2024	18:00		PLANNED	Approved	12-Jun-24	09:00	12-Jun-24	18:00	To be availed with outages of units at Koteswhr HEP
215	RQ178276	OCC_219	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT MEERUT_PMSTL (UP)		C	SF6 Gas density monitor body replacement	10/Jun/2024	07:00	11/Jun/2024	18:00		PLANNED	Approved	10-Jun-24	07:00	11-Jun-24	18:00	
216	RQ178267	OCC_219	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BIKANER(PG)		D	FOR CSD FINE TUNING OF THE ICT, Minimum 5 Open & Close on-load operations will be performed	08/Jun/2024	18:00	08/Jun/2024	23:30		PLANNED	Approved	08-Jun-24	18:00	08-Jun-24	23:30	
217	RQ178233	OCC_219	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG)		D	For Erection works of SS-63 A1 package 765 kV ICT-5 B phase unit	07/Jun/2024	14:00	12/Jun/2024	23:00		PLANNED	Approved					to be clubbed with Sl. No. 206 and 207
218	RQ178239	OCC_219	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 6 AT FATEHGARH_II(PG)		D	For Erection works of SS-63 A1 package 765 kV ICT-5 R phase unit	07/Jun/2024	14:00	12/Jun/2024	23:00		PLANNED	Approved					to be clubbed with Sl. No. 200 and 201

219	RQ178275	OCC_219	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT MEERUT_PMSTL (UP)		C	SF6 Gas density monitor body replacement	07/Jun/2024	07:00	08/Jun/2024	18:00		PLANNED	Approved	07-Jun-24	07:00	08-Jun-24	18:00	
220	RQ178229	OCC_219	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG)		D	For final testing/fine tuning of CSD Relay of 765KV ICT	05/Jun/2024	14:00	13/Jun/2024	23:00	Kindly note that, during fine tuning of CSD, 4 to 5 on laod operations of ICT will be done from each bay	PLANNED	Approved	05-Jun-24	17:00	05-Jun-24	23:00	To be availed from 17:00 hrs
221	RQ178224	OCC_219	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG)		D	Ladder logic commissioning with spare ICT logic scheme checking. Commissioning of RTCC	05/Jun/2024	14:00	13/Jun/2024	23:00		PLANNED	Approved	05-Jun-24	17:00	05-Jun-24	23:00	To be availed from 17:00 hrs
222	RQ178268	OCC_219	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BHADLA_2 (PG)		D	Commissioning of 720 Bay	03/Jun/2024	17:00	06/Jun/2024	23:00		PLANNED	Approved	03-Jun-24	17:00	06-Jun-24	23:00	
223	RQ178278	OCC_219	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG)		D	AMP Work	02/Jun/2024	17:00	02/Jun/2024	23:00		PLANNED	Approved	02-Jun-24	17:00	02-Jun-24	23:00	
224	RQ178277	OCC_219	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG)		D	AMP Work	01/Jun/2024	17:00	01/Jun/2024	23:00		PLANNED	Approved	01-Jun-24	17:00	01-Jun-24	23:00	
225	RQ178228	OCC_219	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG)		D	For final testing/fine tuning of CSD Relay of 765KV ICT	01/Jun/2024	14:00	07/Jun/2024	23:00	Kindly note that, during fine tuning of CSD, 4 to 5 on laod operations of ICT will be done from each bay	PLANNED	Approved	01-Jun-24	17:00	01-Jun-24	23:00	To be availed from 17:00 hrs
226	RQ178223	OCC_219	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG)		D	Ladder logic commissioning with spare ICT logic scheme checking. Commissioning of RTCC	01/Jun/2024	14:00	07/Jun/2024	23:00		PLANNED	Approved	01-Jun-24	17:00	01-Jun-24	23:00	To be availed from 17:00 hrs
227	RQ177629	OCC_219	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT RAMPUR_PRSTL (UP)	UPPTCL	D	AMP Work	10/Jun/2024	10:00	10/Jun/2024	18:00		PLANNED	Approved	10-Jun-24	10:00	10-Jun-24	18:00	
228	RQ177609	OCC_219	sldcrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT PHAGI(RS)	RRVPNL	D	Quarterly maintenance work	07/Jun/2024	08:00	07/Jun/2024	18:00		PLANNED	Approved	07-Jun-24	14:00	07-Jun-24	23:00	To be availed from 14:00 hrs
229	RQ177603	OCC_219	sldcrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT PHAGI(RS)	RRVPNL	D	Quarterly maintenance work	03/Jun/2024	08:00	03/Jun/2024	18:00		PLANNED	Approved	03-Jun-24	14:00	03-Jun-24	23:00	To be availed from 14:00 hrs
230	RQ178156	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-4		D	For A/R test after A/R relay retrofitment	30/Jun/2024	08:00	30/Jun/2024	18:00		PLANNED	Approved	30-Jun-24	08:00	30-Jun-24	18:00	

231	RQ178155	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-3		D	For A/R test after A/R relay retrofit	29/Jun/2024	08:00	29/Jun/2024	18:00		PLANNED	Approved	29-Jun-24	08:00	29-Jun-24	18:00	
232	RQ178078	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-2		D	For attending S/D nature defects	28/Jun/2024	08:00	28/Jun/2024	20:00	A/R of Moga-Hisar CKT-3 to be kept in non Auto mode	PLANNED	Approved	28-Jun-24	08:00	28-Jun-24	20:00	
233	RQ178084	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-1		D	For attending S/D nature defects/ AMP OF LINE EQUIPMENTS	27/Jun/2024	09:00	28/Jun/2024	18:00		PLANNED	Approved	27-Jun-24	09:00	28-Jun-24	18:00	
234	RQ178111	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-4		D	For settings modification in relay and CSD fine tuning	27/Jun/2024	08:00	27/Jun/2024	18:00		PLANNED	Approved	27-Jun-24	17:00	27-Jun-24	23:59	May be given from 1700 Hrs
235	RQ178079	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-3		D	For attending S/D nature defects	27/Jun/2024	08:00	27/Jun/2024	20:00	A/R of Moga-Hisar CKT-2 to be kept in non Auto mode	PLANNED	Approved	27-Jun-24	08:00	27-Jun-24	20:00	
236	RQ178165	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT_PMSTL - SIMBHOLI_PMSTL (UP) CKT-2		C	SF6 Gas density monitor body replacement	27/Jun/2024	07:00	29/Jun/2024	18:00		PLANNED	Approved	27-Jun-24	07:00	29-Jun-24	18:00	May be given subject to real time grid conditions/One circuit shutdown at a time/UP consent.
237	RQ178008	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-2		D	To attend shutdown nature defects	26/Jun/2024	09:00	27/Jun/2024	18:00		PLANNED	Approved	26-Jun-24	09:00	27-Jun-24	18:00	
238	RQ178124	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-2		D	Additional glass disc insertion: LOA given	26/Jun/2024	08:00	27/Jun/2024	18:00	Non auto for 400 kv RAPPD-Jaipur South	PLANNED	Approved	26-Jun-24	08:00	27-Jun-24	18:00	
239	RQ177997	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGTB(DTL)-BAHADURGARH(PG) (PG) CKT-1		D	For S/D nature defect rectification	26/Jun/2024	08:00	26/Jun/2024	18:00	For S/D nature defect rectification	PLANNED	Approved	26-Jun-24	08:00	26-Jun-24	18:00	
240	RQ178110	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-3		D	For settings modification in relay and CSD fine tuning	26/Jun/2024	08:00	26/Jun/2024	18:00		PLANNED	Approved	26-Jun-24	17:00	26-Jun-24	23:59	May be given from 1700 Hrs
241	RQ178160	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTS) CKT-1		D	Stringing of 765 kV D/C Khetri-Narela TL	26/Jun/2024	07:00	28/Jun/2024	19:00		PLANNED	Approved	26-Jun-24	17:00	28-Jun-24	23:59	May be given from 1700 Hrs
242	RQ178161	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTS) CKT-2		D	Stringing of 765 kV D/C Khetri-Narela TL	26/Jun/2024	07:00	28/Jun/2024	19:00		PLANNED	Approved	26-Jun-24	17:00	28-Jun-24	23:59	May be given from 1700 Hrs
243	RQ178109	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-2		D	For settings modification in relay and CSD fine tuning	25/Jun/2024	08:00	25/Jun/2024	18:00		PLANNED	Approved	25-Jun-24	17:00	25-Jun-24	23:59	May be given from 1700 Hrs
244	RQ178150	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-1		D	For A/R test after A/R relay retrofit	25/Jun/2024	08:00	25/Jun/2024	18:00		PLANNED	Approved	25-Jun-24	08:00	25-Jun-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from Dadri at a time/NTPC consent.

245	RQ177999	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1		D	stringing of 765 kV D/C Khetri Narela transmission line	25/Jun/2024	06:00	30/Jun/2024	21:00	stringing work	PLANNED	Approved	25-Jun-24	06:00	30-Jun-24	21:00	
246	RQ178000	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2		D	stringing of 765 kV D/C Khetri Narela transmission line	25/Jun/2024	06:00	30/Jun/2024	21:00	stringing work	PLANNED	Approved	25-Jun-24	06:00	30-Jun-24	21:00	
247	RQ178007	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BASSI (PG) CKT-1		D	To attend shutdown nature defects	24/Jun/2024	09:00	25/Jun/2024	18:00		PLANNED	Approved	24-Jun-24	09:00	25-Jun-24	18:00	
248	RQ178108	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-1		D	For settings modification in relay and CSD fine tuning	24/Jun/2024	08:00	24/Jun/2024	18:00		PLANNED	Approved	24-Jun-24	17:00	24-Jun-24	23:59	May be given from 1700 Hrs
249	RQ178123	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1		D	Additional glass disc insertion: LOA given/ For attending S/D nature defects/ AMP OF LINE EQUIPMENTS	24/Jun/2024	08:00	25/Jun/2024	18:00	Non auto for 400 kV RAPPD-Kota	PLANNED	Approved	24-Jun-24	08:00	25-Jun-24	18:00	
250	RQ178151	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-2		D	For A/R test after A/R relay retrofit	24/Jun/2024	08:00	24/Jun/2024	18:00		PLANNED	Approved	24-Jun-24	08:00	24-Jun-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from Dadri at a time/NTPC consent.
251	RQ178164	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT_PMSTL - SIMBHOLI_PMSTL (UP) CKT-1		C	SF6 Gas density monitor body replacement	24/Jun/2024	07:00	26/Jun/2024	18:00		PLANNED	Approved	24-Jun-24	07:00	26-Jun-24	18:00	May be given subject to real time grid conditions/One circuit shutdown at a time/UP consent.
252	RQ178154	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH (PG) (DTL) CKT-2		D	Relay retrofit	23/Jun/2024	08:00	23/Jun/2024	18:00		PLANNED	Approved	23-Jun-24	08:00	23-Jun-24	18:00	
253	RQ178153	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH (PG) (DTL) CKT-1		D	Relay retrofit	22/Jun/2024	08:00	22/Jun/2024	18:00		PLANNED	Approved	22-Jun-24	08:00	22-Jun-24	18:00	
254	RQ178099	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-JIND (PG) CKT-2		D	LINE EQUIPMENT AMP WORK	21/Jun/2024	08:00	21/Jun/2024	18:00		PLANNED	Approved	21-Jun-24	08:00	21-Jun-24	18:00	
255	RQ177998	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGTB(DTL)-BHIWANI(PG) (PG)		D	For S/D nature defect rectification	21/Jun/2024	08:00	21/Jun/2024	18:00	For S/D nature defect rectification	PLANNED	Approved	21-Jun-24	08:00	21-Jun-24	18:00	
256	RQ178098	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-JIND (PG) CKT-1		D	LINE EQUIPMENT AMP WORK	20/Jun/2024	08:00	20/Jun/2024	18:00		PLANNED	Approved	20-Jun-24	08:00	20-Jun-24	18:00	
257	RQ178152	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1		D	Modification of terminal connector for attending the repeated hotspot of line isolator	20/Jun/2024	08:00	20/Jun/2024	18:00		PLANNED	Approved	20-Jun-24	08:00	20-Jun-24	18:00	
258	RQ178120	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KOTA(PG) (RS) CKT-1		D	AMP works of Line Bay equipments	19/Jun/2024	09:00	19/Jun/2024	18:00		PLANNED	Approved	19-Jun-24	17:00	19-Jun-24	23:59	May be given from 1700 Hrs

259	RQ178101	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JIND(PG)-KIRORI(HV) (HVPNL) CKT-2		D	LINE EQUIPMENT AMP WORK	19/Jun/2024	08:00	19/Jun/2024	18:00		PLANNED	Approved	19-Jun-24	08:00	19-Jun-24	18:00	
260	RQ178107	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1		D	For attending S/D nature defects	19/Jun/2024	08:00	19/Jun/2024	18:00		PLANNED	Approved	19-Jun-24	17:00	19-Jun-24	23:59	May be given from 1700 Hrs
261	RQ178059	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_III(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2		D	for AMP works	18/Jun/2024	14:00	20/Jun/2024	23:59		PLANNED	Approved	18-Jun-24	17:00	20-Jun-24	23:59	May be given from 1700 Hrs
262	RQ178106	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-KANKROLI(PG) (PG) CKT-1		D	For attending S/D nature defects	18/Jun/2024	08:00	18/Jun/2024	18:00	A/R of RAPP-Kankroli CKT to be kept in non Auto mode	PLANNED	Approved	18-Jun-24	17:00	18-Jun-24	23:59	May be given from 1700 Hrs
263	RQ178100	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JIND(PG)-KIRORI(HV) (HVPNL) CKT-1		D	LINE EQUIPMENT AMP WORK	17/Jun/2024	08:00	17/Jun/2024	18:00		PLANNED	Approved	17-Jun-24	08:00	17-Jun-24	18:00	
264	RQ177994	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGARH(PG)-KABULPUR(HV) (PG) CKT-1		D	For S/D nature defect rectification	17/Jun/2024	08:00	17/Jun/2024	18:00	For S/D nature defect rectification	PLANNED	Approved	17-Jun-24	08:00	17-Jun-24	18:00	
265	RQ178159	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1		D	Stringing of 765 kV D/C Khetri-Narela TL	17/Jun/2024	07:00	19/Jun/2024	19:00		PLANNED	Approved	17-Jun-24	07:00	19-Jun-24	19:00	
266	RQ178085	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-2		D	AMP OF LINE EQUIPMENTS	16/Jun/2024	09:00	16/Jun/2024	17:00		PLANNED	Approved	16-Jun-24	09:00	16-Jun-24	17:00	
267	RQ178179	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_III(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2		D	Installation of Bird Diverter	16/Jun/2024	08:00	30/Jun/2024	18:00	A/R to be kept in Non auto mode of other charged ckt from both ends	PLANNED	Approved	16-Jun-24	17:00	30-Jun-24	23:59	May be given from 1700 Hrs
268	RQ178029	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1		C	FOR NCRTC DIVERSION WORK	16/Jun/2024	08:00	25/Jun/2024	18:30		PLANNED	Rejected					May be rejected and planned after 15th September,2024 due to high demand period of Northern region/If shutdown to be availed by NHAI, May be further applied on D-5 period and request will be considered after analysing real time system conditions.
269	RQ178026	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1		C	FOR NCRTC DIVERSION WORK	16/Jun/2024	08:00	25/Jun/2024	18:30		PLANNED	Rejected					May be rejected and planned after 15th September,2024 due to high demand period of Northern region/If shutdown to be availed by NHAI, May be further applied on D-5 period and request will be considered after analysing real time system conditions.

270	RQ178177	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2		D	Installation of Bird Diverter	16/Jun/2024	08:00	30/Jun/2024	18:00	A/R to be kept in Non auto mode of other charged ckt from both ends	PLANNED	Approved	16-Jun-24	17:00	30-Jun-24	23:59	May be given from 1700 Hrs
271	RQ178175	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-2		D	Installation of Bird Diverter	16/Jun/2024	08:00	30/Jun/2024	18:00	A/R to be kept in Non auto mode of other charged ckt from both ends	PLANNED	Approved	16-Jun-24	17:00	30-Jun-24	23:59	May be given from 1700 Hrs
272	RQ178122	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1		D	Polymer insulator replacement work/ For attending S/D nature defects/ Rectification of CoE Audit point	16/Jun/2024	08:00	30/Jun/2024	18:00	Non auto for 400 kv RAPP- Chittorgarh/ & A/R of CHITTOR-KANKROLI(PG) to be kept in non Auto mode	PLANNED	Approved	16-Jun-24	17:00	30-Jun-24	23:59	May be given from 1700 Hrs
273	RQ178012	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-2		D	Non-auto mode for tower tightening & missing tower member fixing above waist level	15/Jun/2024	09:00	30/Jun/2024	18:00		PLANNED	Approved	15-Jun-24	09:00	30-Jun-24	18:00	
274	RQ178010	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-1		D	Non-auto mode for tower tightening & missing tower member fixing above waist level	15/Jun/2024	09:00	30/Jun/2024	18:00		PLANNED	Approved	15-Jun-24	09:00	30-Jun-24	18:00	
275	RQ177989	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1		D	For S/D nature defect rectification	15/Jun/2024	08:00	15/Jun/2024	17:00	For S/D nature defect rectification	PLANNED	Approved	15-Jun-24	08:00	15-Jun-24	17:00	
276	RQ177988	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1		D	For S/D nature defect rectification	14/Jun/2024	08:00	14/Jun/2024	17:00	For S/D nature defect rectification	PLANNED	Approved	14-Jun-24	08:00	14-Jun-24	17:00	
277	RQ178167	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-2		D	Replacement Disc porcelain insulators by polymer insulators.	14/Jun/2024	08:00	17/Jun/2024	18:00	Replacement of Disc porcelain insulators by polymer insulators.	PLANNED	Approved	14-Jun-24	08:00	17-Jun-24	18:00	
278	RQ178002	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-3		D	For attending S/D nature defects	13/Jun/2024	09:00	13/Jun/2024	18:00		PLANNED	Approved	13-Jun-24	09:00	13-Jun-24	18:00	
279	RQ177987	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1		D	For S/D nature defect rectification	13/Jun/2024	08:00	13/Jun/2024	17:00	For S/D nature defect rectification	PLANNED	Approved	13-Jun-24	08:00	13-Jun-24	17:00	
280	RQ178105	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-2		D	For attending S/D nature defects/Rectification of CoE Audit point	13/Jun/2024	08:00	15/Jun/2024	18:00	A/R of Kankroli-Zerda CKT 1 to be kept in non Auto mode	PLANNED	Approved	13-Jun-24	15:00	15-Jun-24	23:00	ATC Curtailment of 2100 MW in NR Export. Subjected to WRPC Approval

281	RQ178086	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-KOTA (PG) CKT-1		D	AMP OF LINE EQUIPMENTS	12/Jun/2024	09:00	12/Jun/2024	17:00		PLANNED	Approved	12-Jun-24	09:00	12-Jun-24	17:00	
282	RQ177986	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2		D	For S/D nature defect rectification	12/Jun/2024	08:00	12/Jun/2024	17:00	For S/D nature defect rectification	PLANNED	Approved	12-Jun-24	08:00	12-Jun-24	17:00	
283	RQ178089	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-JHATIKARA(PG) (DTL) CKT-2		D	shutdownrelated defect rectification	12/Jun/2024	08:00	12/Jun/2024	18:00		PLANNED	Approved	12-Jun-24	08:00	12-Jun-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from Jhatikara at a time/Delhi consent/May be given from 0500 Hrs.
284	RQ178128	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TEHRI(THDC)-KOTESHWAR(PG) (PG) CKT-3		D	For increasing height of Y & B phase LAs	11/Jun/2024	09:00	11/Jun/2024	18:00		PLANNED	Approved	11-Jun-24	09:00	11-Jun-24	18:00	Subject to THDC consent and no Generation loss/one circuit shutdown at a time.
285	RQ177985	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1		D	For S/D nature defect rectification	11/Jun/2024	08:00	11/Jun/2024	17:00	For S/D nature defect rectification	PLANNED	Approved	11-Jun-24	08:00	11-Jun-24	17:00	
286	RQ178040	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-2		D	AR relay Rtrofitment work	10/Jun/2024	09:00	10/Jun/2024	15:00		PLANNED	Approved	10-Jun-24	17:00	10-Jun-24	23:59	May be given from 1700 Hrs
287	RQ178001	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-2		D	For attending S/D nature defects	10/Jun/2024	09:00	10/Jun/2024	18:00		PLANNED	Approved	10-Jun-24	09:00	10-Jun-24	18:00	
288	RQ178127	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TEHRI(THDC)-KOTESHWAR(PG) (PG) CKT-1		D	Replacement of CVT of B-phase.	10/Jun/2024	09:00	10/Jun/2024	18:00		PLANNED	Approved	10-Jun-24	09:00	10-Jun-24	18:00	Subject to THDC consent and no Generation loss/one circuit shutdown at a time.
289	RQ178166	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-1		D	Replacement of Disc porcelain insulators by polymer insulators.	10/Jun/2024	08:00	13/Jun/2024	18:00	Replacement of Disc porcelain insulators by polymer insulators.	PLANNED	Approved	10-Jun-24	08:00	13-Jun-24	18:00	
290	RQ178092	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (PG) CKT-2		D	shutdownrelated defect rectification	10/Jun/2024	08:00	10/Jun/2024	18:00		PLANNED	Approved	10-Jun-24	5:00	10-Jun-24	12:00	May be given subject to real time grid conditions/One circuit shutdown from Jhatikara at a time/Delhi consent/May be given from 0500 Hrs.

291	RQ178077	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-HISSAR (PG) CKT-2		C	For NHAI diversion work	10/Jun/2024	07:00	25/Jun/2024	20:00		PLANNED	Rejected						May be rejected and planned after 15th September,2024 due to high demand period of Northern region/Already approved in previous two OCC meetings from 15th March to 31st March, 2024 and 25th March to 07th April,2024 but not availed by utility/If shutdown to be availed by NHAI, May be further applied on D-5 period and request will be considered after analysing real time system conditions.
292	RQ178076	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-HISSAR (PG) CKT-1		C	For NHAI diversion work	10/Jun/2024	07:00	25/Jun/2024	20:00		PLANNED	Rejected						May be rejected and planned after 15th September,2024 due to high demand period of Northern region/Already approved in previous two OCC meetings from 15th March to 31st March, 2024 and 25th March to 07th April,2024 but not availed by utility/If shutdown to be availed by NHAI, May be further applied on D-5 period and request will be considered after analysing real time system conditions.
293	RQ178158	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABAI(RS)-BHIWANI(PG) (NRSS36) CKT-2		D	Stringing of 765 kV D/C Khetri-Narela TL	10/Jun/2024	07:00	12/Jun/2024	19:00		PLANNED	Approved	10-Jun-24	07:00	12-Jun-24	19:00		
294	RQ178157	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABAI(RS)-BHIWANI(PG) (NRSS36) CKT-1		D	Stringing of 765 kV D/C Khetri-Narela TL	10/Jun/2024	07:00	12/Jun/2024	19:00		PLANNED	Approved	10-Jun-24	07:00	12-Jun-24	19:00		
295	RQ178058	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1		D	for AMP works	08/Jun/2024	14:00	11/Jun/2024	23:59		PLANNED	Approved	08-Jun-24	17:00	11-Jun-24	23:59	May be given from 1700 Hrs	
296	RQ178169	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-2		D	For S/D nature defect rectification	08/Jun/2024	08:00	08/Jun/2024	18:00	For S/D nature defect rectification	PLANNED	Approved	08-Jun-24	08:00	08-Jun-24	18:00		
297	RQ178093	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA-DWARKA (PG)		D	shutdownrelated defect rectification	08/Jun/2024	08:00	08/Jun/2024	18:00		PLANNED	Approved	08-Jun-24	5:00	08-Jun-24	12:00	May be given subject to real time grid conditions/One circuit shutdown from Jhatikara at a time/Delhi consent/May be given from 0500 Hrs.	



298	RQ178061	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH_III(PG) (PRTL) CKT-2		D	For pending construction related works	07/Jun/2024	14:00	17/Jun/2024	23:59		PLANNED	Approved	07-Jun-24	17:00	17-Jun-24	23:59	May be given from 1700 Hrs
299	RQ178039	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-1		D	AR relay Rtrofitment work	07/Jun/2024	09:00	07/Jun/2024	15:00		PLANNED	Approved	07-Jun-24	17:00	07-Jun-24	23:59	May be given from 1700 Hrs
300	RQ178133	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-2		C	For rectification of Sf6 leakage in Sf6 toAir bushing	07/Jun/2024	09:00	09/Jun/2024	17:00		PLANNED	Approved	07-Jun-24	09:00	09-Jun-24	17:00	May be given subject to real time grid conditions/One circuit shutdown from both station at a time.
301	RQ178126	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTESWAR(TH)-KOTESHWAR(PG) (PG) CKT-2		D	For installation and testing of differential relay.	07/Jun/2024	09:00	07/Jun/2024	18:00		PLANNED	Approved	07-Jun-24	09:00	07-Jun-24	18:00	Subject to THDC consent and no Generation loss/one circuit shutdown at a time.
302	RQ178022	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL(PG)-BARMER(RS) (RS) CKT-2		D	FOR LBB TESTING OF TIE BAY- under SS-95 PACKAGE PROJECT	07/Jun/2024	09:00	07/Jun/2024	18:00	under SS-95 PACKAGE PROJECT	PLANNED	Approved	07-Jun-24	09:00	07-Jun-24	18:00	
303	RQ178168	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1		D	For S/D nature defect rectification	07/Jun/2024	08:00	07/Jun/2024	18:00	For S/D nature defect rectification	PLANNED	Approved	07-Jun-24	08:00	07-Jun-24	18:00	
304	RQ178173	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH (PG) (DTL) CKT-1		D	For OPGW replacement works from TN-14 to TN-16	07/Jun/2024	08:00	07/Jun/2024	18:00	Non-Auto for OPGW Replacement works	PLANNED	Approved	07-Jun-24	08:00	07-Jun-24	18:00	
305	RQ178171	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH (PG) (DTL) CKT-1		D	For OPGW replacement works from TN-14 to TN-16	07/Jun/2024	08:00	07/Jun/2024	18:00	Shutdown for OPGW Replacement works	PLANNED	Approved	07-Jun-24	08:00	07-Jun-24	18:00	
306	RQ178071	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2		D	Rectification of Shutdown nature defects in transmission line.	06/Jun/2024	17:30	07/Jun/2024	23:30	S/D Type defect rectification work	PLANNED	Approved	06-Jun-24	17:00	07-Jun-24	23:59	May be given from 1700 Hrs
307	RQ178006	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-2		D	For attending S/D nature defects	06/Jun/2024	09:00	06/Jun/2024	18:00		PLANNED	Approved	06-Jun-24	09:00	06-Jun-24	18:00	
308	RQ178125	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTESWAR(TH)-KOTESHWAR(PG) (PG) CKT-1		D	For installation and testing of differential relay.	06/Jun/2024	09:00	06/Jun/2024	18:00		PLANNED	Approved	06-Jun-24	09:00	06-Jun-24	18:00	Subject to THDC consent and no Generation loss/one circuit shutdown at a time.
309	RQ178104	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1		D	For attending S/D nature defects	06/Jun/2024	08:00	08/Jun/2024	18:00	A/R of Kankroli Zerda CKT 2 to be kept in non Auto mode	PLANNED	Approved	06-Jun-24	15:00	08-Jun-24	23:00	ATC Curtailment of 2100 MW in NR Export. Subjected to WRPC Approval
310	RQ178043	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-2		D	CC RING FITTING	06/Jun/2024	06:00	06/Jun/2024	18:00		PLANNED	Approved	06-Jun-24	06:00	06-Jun-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from Dadri at a time/NTPC consent.

311	RQ178172	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAPUR(UP)-MURADNAGAR_1 (UP) (PG) CKT-1		D	For OPGW replacement works at Muradnagar Gantry	05/Jun/2024	11:00	05/Jun/2024	15:00	Shutdown for OPGW Replacement works	PLANNED	Approved	05-Jun-24	11:00	05-Jun-24	15:00	
312	RQ178042	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-1		D	CC RING FITTING	05/Jun/2024	06:00	05/Jun/2024	18:00		PLANNED	Approved	05-Jun-24	06:00	05-Jun-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from Dadri at a time/NTPC consent.
313	RQ178025	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-2		D	For attending S/D nature defects	04/Jun/2024	12:00	04/Jun/2024	16:00		PLANNED	Approved	04-Jun-24	12:00	04-Jun-24	16:00	
314	RQ178005	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-2		C	For shifting line bay equipments for reactor commissioning	04/Jun/2024	08:00	06/Jun/2024	18:00		PLANNED	Rejected					May be clubbed with S.No. 371
315	RQ178041	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1		D	AR relay Rtrofitment work	03/Jun/2024	09:00	03/Jun/2024	15:00		PLANNED	Approved	03-Jun-24	17:00	03-Jun-24	23:59	May be given from 1700 Hrs
316	RQ178004	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-1		D	For attending S/D nature defects	03/Jun/2024	09:00	03/Jun/2024	18:00		PLANNED	Approved	03-Jun-24	09:00	03-Jun-24	18:00	
317	RQ178072	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH_III(PG) (PRTL) CKT-1		C	Replacement of bend leg at Loc No 9/1 to avoid any mishappening	02/Jun/2024	07:00	02/Jun/2024	20:15		PLANNED	Approved	02-Jun-24	15:00	03-Jun-24	5:00	May be taken on cloudy day and low generation hours. S/d to be returned on next morning 05:00 AM.
318	RQ178073	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH_III(PG) (PRTL) CKT-2		C	Replacement of bend leg at Loc No 9/1 to avoid any mishappening	02/Jun/2024	07:00	02/Jun/2024	20:15		PLANNED	Approved	02-Jun-24	15:00	03-Jun-24	5:00	May be taken on cloudy day and low generation hours. S/d to be returned on next morning 05:00 AM.
319	RQ178060	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH_III(PG) (PRTL) CKT-1		D	For pending construction related works	01/Jun/2024	14:00	07/Jun/2024	23:59		PLANNED	Approved	01-Jun-24	17:00	07-Jun-24	23:59	May be given from 1700 Hrs
320	RQ178011	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-2		C	NHAI DIVERSION WORK	01/Jun/2024	09:00	14/Jun/2024	18:00		PLANNED	Rejected					Already availed by utility from 01st May, 2024.
321	RQ178009	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-1		C	NHAI DIVERSION WORK	01/Jun/2024	09:00	14/Jun/2024	18:00		PLANNED	Rejected					Already availed by utility from 01st May, 2024.
322	RQ178178	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1		D	Installation of Bird Diverter	01/Jun/2024	08:00	15/Jun/2024	18:00	A/R to be kept in Non auto mode of other charged ckt from both ends	PLANNED	Approved	01-Jun-24	17:00	15-Jun-24	23:59	May be given from 1700 Hrs

323	RQ178027	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-2		C	FOR NCRTC DIVERSION WORK	01/Jun/2024	08:00	10/Jun/2024	18:30		PLANNED	Rejected						May be rejected and planned after 15th September,2024 due to high demand period of Northern region/Already approved in previous OCC meetings from 01st March to 15th March, 2024 and 08th April to 30th April,2024 but not availed by utility/If shutdown to be availed by NHAI, May be further applied on D-5 period and request will be considered after analysing real time system conditions.
324	RQ178028	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-3		C	FOR NCRTC DIVERSION WORK	01/Jun/2024	08:00	10/Jun/2024	18:30		PLANNED	Rejected						May be rejected and planned after 15th September,2024 due to high demand period of Northern region/Already approved in previous OCC meetings from 01st March to 15th March, 2024 and 08th April to 30th April,2024 but not availed by utility/If shutdown to be availed by NHAI, May be further applied on D-5 period and request will be considered after analysing real time system conditions.
325	RQ178176	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1		D	Installation of Bird Diverter	01/Jun/2024	08:00	15/Jun/2024	18:00	A/R to be kept in Non auto mode of other charged ckt from both ends	PLANNED	Approved	01-Jun-24	17:00	15-Jun-24	23:59	May be given from 1700 Hrs	
326	RQ178174	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-1		D	Installation of Bird Diverter	01/Jun/2024	08:00	15/Jun/2024	18:00	A/R to be kept in Non auto mode of other charged ckt from both ends	PLANNED	Approved	01-Jun-24	17:00	15-Jun-24	23:59	May be given from 1700 Hrs	
327	RQ177996	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGARH-SONIPAT (PG) CKT-2		C	Diversion at Loc84. NHAI Construction of Delhi-Amritsar-Katra Highway	01/Jun/2024	08:00	16/Jun/2024	18:00	Diversion	PLANNED	Rejected						May be rejected and planned after 15th September,2024 due to high demand period of Northern region/Already approved in previous OCC meeting from 01st April to 15th April,2024 but not availed by utility/If shutdown to be availed by NHAI, May be further applied on D-5 period and request will be considered after analysing real time system conditions.

328	RQ177995	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGARH-SONIPAT (PG) CKT-1		C	Diversion at Loc84. NHAI Construction of Delhi-Amritsar-Katra Highway	01/Jun/2024	08:00	16/Jun/2024	18:00	Diversion	PLANNED	Rejected						May be rejected and planned after 15th September,2024 due to high demand period of Northern region/Already approved in previous OCC meeting from 01st April to 15th April,2024 but not availed by utility/If shutdown to be availed by NHAI, May be further applied on D-5 period and request will be considered after analysing real time system conditions.
329	RQ178003	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-1		C	For shifting line bay equipments for reactor commissioning	01/Jun/2024	08:00	03/Jun/2024	18:00		PLANNED	Rejected						May be clubbed with S.No. 403
330	RQ178121	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1		D	Polymer insulator replacement work	01/Jun/2024	08:00	15/Jun/2024	18:00	Non auto for 400 kv RAPPK-Kankroli	PLANNED	Approved	01-Jun-24	17:00	15-Jun-24	23:59	May be given from 1700 Hrs	
331	RQ178044	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAPUR(UP)-MORADABAD(UP) (PG) CKT-1		C	DIVERSION WORK IN BETWEEN TOWER NO. 171-173	01/Jun/2024	06:00	15/Jun/2024	18:00	DIVERSION WORK	PLANNED	Approved	01-Jun-24	06:00	15-Jun-24	18:00	CEA clearance/PTCC clearance and Annexure B-7 required before charging/Subject to UP Consent in real time	
332	RQ177711	OCC_219	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-LUCKNOW_2 (PG) CKT-2	POWER GRID	D	AMP Work	29/Jun/2024	08:00	29/Jun/2024	18:00		PLANNED	Approved	29-Jun-24	08:00	29-Jun-24	18:00		
333	RQ177895	OCC_219	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1	POWER GRID	D	QUARTERLY MAINT.WORK & TESTING OF BAY EQUIPMENTS	29/Jun/2024	08:00	29/Jun/2024	18:00		PLANNED	Approved	29-Jun-24	17:00	29-Jun-24	23:59	May be given from 1700 Hrs	
334	RQ177710	OCC_219	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-LUCKNOW_2 (PG) CKT-1	POWER GRID	D	AMP Work	28/Jun/2024	08:00	28/Jun/2024	18:00		PLANNED	Approved	28-Jun-24	08:00	28-Jun-24	18:00		
335	RQ177897	OCC_219	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1	POWER GRID	D	QUARTERLY MAINT.WORK & TESTING OF BAY EQUIPMENTS	28/Jun/2024	08:00	28/Jun/2024	18:00		PLANNED	Approved	28-Jun-24	17:00	28-Jun-24	23:59	May be given from 1700 Hrs	
336	RQ177466	OCC_219	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-SAMBA (PG) CKT-2	POWER GRID	D	"SD required for rectification of shutdown nature defects."	27/Jun/2024	08:00	27/Jun/2024	18:00	Kindly approve	PLANNED	Approved	27-Jun-24	08:00	27-Jun-24	18:00		
337	RQ177699	OCC_219	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH(UP)-VARANASI(PG) (PG) CKT-2	POWER GRID	D	Rectification of S/D nature defects	26/Jun/2024	08:00	26/Jun/2024	18:00		PLANNED	Approved	26-Jun-24	08:00	26-Jun-24	18:00		
338	RQ177724	OCC_219	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-2	POWER GRID	D	AMP and Rectification of S/D nature defects	26/Jun/2024	08:00	26/Jun/2024	18:00		PLANNED	Approved	26-Jun-24	08:00	26-Jun-24	18:00		
339	RQ177630	OCC_219	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1	POWER GRID	D	For rectification of shutdown nature defects in line.	26/Jun/2024	08:00	26/Jun/2024	18:00	kindly approve	PLANNED	Approved	26-Jun-24	08:00	26-Jun-24	18:00		

340	RQ177465	OCC_219	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-SAMBA (PG) CKT-1	POWER GRID	D	"SD required for rectification of shutdown nature defects."	26/Jun/2024	08:00	26/Jun/2024	18:00	Kindly approve	PLANNED	Approved	26-Jun-24	08:00	26-Jun-24	18:00	
341	RQ177698	OCC_219	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH(UP)-VARANASI(PG) (PG) CKT-1	POWER GRID	D	Rectification of S/D nature defects	25/Jun/2024	08:00	25/Jun/2024	18:00		PLANNED	Approved	25-Jun-24	08:00	25-Jun-24	18:00	
342	RQ177723	OCC_219	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1	POWER GRID	D	AMP and Rectification of S/D nature defects	25/Jun/2024	08:00	25/Jun/2024	18:00		PLANNED	Approved	25-Jun-24	08:00	25-Jun-24	18:00	
343	RQ177631	OCC_219	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1	POWER GRID	D	For rectification of shutdown nature defects in line.	25/Jun/2024	08:00	25/Jun/2024	18:00	kindly approve	PLANNED	Approved	25-Jun-24	08:00	25-Jun-24	18:00	
344	RQ177756	OCC_219	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-1	POWER GRID	D	LA retrofitment work under ADD-CAP	25/Jun/2024	08:00	25/Jun/2024	18:00		PLANNED	Approved	25-Jun-24	08:00	25-Jun-24	18:00	
345	RQ177440	OCC_219	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-2	POWER GRID	C	bay equipment testing	24/Jun/2024	08:00	25/Jun/2024	18:00	SHUTDOWN REQUIRED	PLANNED	Approved	24-Jun-24	08:00	25-Jun-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from Singrauli at a time/PG consent.
346	RQ177622	OCC_219	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-KAITHAL(PG) (PG) CKT-1	POWER GRID	D	For rectification of shutdown nature defects in line.	21/Jun/2024	08:00	22/Jun/2024	18:00	kindly approve	PLANNED	Approved	21-Jun-24	08:00	22-Jun-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from Dadri at a time/NTPC consent.
347	RQ177760	OCC_219	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-AGRA (PG) CKT-1	POWER GRID	C	Oil drainage,jumper opening & HV Bushing dismantling of non-switchable line reactor.Line reactor will be replaced under ADD-CAP	21/Jun/2024	08:00	24/Jun/2024	18:00		PLANNED	Approved	21-Jun-24	08:00	24-Jun-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from both station at a time.
348	RQ178441	OCC_219	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-1	POWER GRID	D	Line Bay AMP Work	21/Jun/2024	08:00	21/Jun/2024	18:00		PLANNED	Approved	21-Jun-24	08:00	21-Jun-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from Rihand at a time.
349	RQ177653	OCC_219	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-NAKODAR(PG) (PG) CKT-1	POWER GRID	D	For line equipment's AMP work	20/Jun/2024	10:00	20/Jun/2024	16:00	kindly approve	PLANNED	Approved	20-Jun-24	10:00	20-Jun-24	16:00	
350	RQ177896	OCC_219	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1	POWER GRID	D	Quarterly Preventive Maintenance and testing work.	20/Jun/2024	08:00	20/Jun/2024	18:00		PLANNED	Approved	20-Jun-24	17:00	20-Jun-24	23:59	May be given from 1700 Hrs
351	RQ177841	OCC_219	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-2	POWER GRID	D	Maintenance line bay Equipments i.e. CVT, WT & line Isolator.	20/Jun/2024	08:00	20/Jun/2024	18:00		PLANNED	Approved	20-Jun-24	17:00	20-Jun-24	23:59	May be given from 1700 Hrs
352	RQ177755	OCC_219	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-2	POWER GRID	C	405-89A Isolator retrofitment work under ADD-CAP	20/Jun/2024	08:00	24/Jun/2024	18:00		PLANNED	Approved	20-Jun-24	08:00	24-Jun-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from both station at a time.

353	RQ177790	OCC_219	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2	POWER GRID	D	Rectification of S/D nature defects	19/Jun/2024	08:00	19/Jun/2024	18:00		PLANNED	Approved	19-Jun-24	08:00	19-Jun-24	18:00	
354	RQ177782	OCC_219	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-2	POWER GRID	D	AMP Work	19/Jun/2024	08:00	19/Jun/2024	18:00		PLANNED	Approved					May be clubbed with S.No. 345
355	RQ177628	OCC_219	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-2	POWER GRID	D	For rectification of shutdown nature defects in line.	19/Jun/2024	08:00	19/Jun/2024	18:00	kindly approve	PLANNED	Approved	19-Jun-24	08:00	19-Jun-24	18:00	
356	RQ177627	OCC_219	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-1	POWER GRID	D	For rectification of shutdown nature defects in line.	18/Jun/2024	08:00	18/Jun/2024	18:00	kindly approve	PLANNED	Approved	18-Jun-24	08:00	18-Jun-24	18:00	
357	RQ177789	OCC_219	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1	POWER GRID	D	Rectification of S/D nature defects	17/Jun/2024	08:00	17/Jun/2024	18:00		PLANNED	Approved	17-Jun-24	08:00	17-Jun-24	18:00	
358	RQ177722	OCC_219	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-JAULJIVI (PG) CKT-2	POWER GRID	D	For Isolation of Gas Zone Tripping PRD Tripping Scheme Modification and Scheme Modification for NGR as per CC-AM Technical Circular	17/Jun/2024	08:00	17/Jun/2024	18:00		PLANNED	Approved	17-Jun-24	08:00	17-Jun-24	18:00	
359	RQ177953	OCC_219	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-2	POWER GRID	D	For Jumper/Dropper Tightning and Strengthening work And FDS Test of Line Reactor.	14/Jun/2024	09:30	14/Jun/2024	17:00	Kindly approve	PLANNED	Approved	14-Jun-24	09:30	14-Jun-24	17:00	
360	RQ177876	OCC_219	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-2	POWER GRID	D	Rectification of shutdown nature defects	14/Jun/2024	08:00	14/Jun/2024	18:00		PLANNED	Approved	14-Jun-24	08:00	14-Jun-24	18:00	
361	RQ177721	OCC_219	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-JAULJIVI (PG) CKT-1	POWER GRID	D	For Isolation of Gas Zone Tripping PRD Tripping Scheme Modification and Scheme Modification for NGR as per CC-AM Technical Circular	14/Jun/2024	08:00	14/Jun/2024	18:00		PLANNED	Approved	14-Jun-24	08:00	14-Jun-24	18:00	
362	RQ177875	OCC_219	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-1	POWER GRID	D	Rectification of shutdown nature defects	13/Jun/2024	08:00	13/Jun/2024	18:00		PLANNED	Approved	13-Jun-24	08:00	13-Jun-24	18:00	
363	RQ177625	OCC_219	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT-2	POWER GRID	D	For rectification of shutdown nature defects in line.	13/Jun/2024	08:00	14/Jun/2024	18:00	kindly approve	PLANNED	Approved	13-Jun-24	08:00	14-Jun-24	18:00	
364	RQ177840	OCC_219	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1	POWER GRID	D	Maintenance line bay Equipments i.e. CVT, WT & line Isolator.	13/Jun/2024	08:00	13/Jun/2024	18:00		PLANNED	Approved	13-Jun-24	17:00	13-Jun-24	23:59	May be given from 1700 Hrs

365	RQ177967	OCC_219	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1	POWER GRID	D	A/R required in Non auto mode for installation of Pilot Insulator in 400KV Baglihar-New Wanpoh-1 for safety purpose.	12/Jun/2024	09:00	13/Jun/2024	18:00	Kindly approve	PLANNED	Approved	12-Jun-24	09:00	13-Jun-24	18:00		
366	RQ177762	OCC_219	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	POWER GRID	D	AMP Work	12/Jun/2024	08:00	12/Jun/2024	18:00		PLANNED	Approved	12-Jun-24	08:00	12-Jun-24	18:00		
367	RQ177940	OCC_219	sldcup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT(PG)-MUZAFFARNAGAR(UP) (PG) CKT-1	POWER GRID	C	Planned shutdown Maintinance of Pantagraph Isolator	11/Jun/2024	13:00	11/Jun/2024	17:00		PLANNED	Approved	11-Jun-24	13:00	11-Jun-24	17:00	May be given subject to real time grid conditions.	
368	RQ177420	OCC_219	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHABAD-HISSAR (PG) CKT-1	POWER GRID	D	"SD required for rectification of shutdown nature defects."	11/Jun/2024	09:00	11/Jun/2024	18:00	kindly approve.	PLANNED	Approved	11-Jun-24	09:00	11-Jun-24	18:00		
369	RQ177775	OCC_219	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-2	POWER GRID	D	AMP Work	11/Jun/2024	08:00	11/Jun/2024	18:00		PLANNED	Approved	11-Jun-24	08:00	11-Jun-24	18:00		
370	RQ177624	OCC_219	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT-1	POWER GRID	D	For rectification of shutdown nature defects in line.	11/Jun/2024	08:00	12/Jun/2024	18:00	kindly approve	PLANNED	Approved	11-Jun-24	08:00	12-Jun-24	18:00		
371	RQ177726	OCC_219	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-2	POWER GRID	C	For shifting of Line bay for Line reactor commissioning work	11/Jun/2024	08:00	20/Jun/2024	18:00		PLANNED	Rejected						May be rejected and planned after 15th September,2024 due to high demand period of Northern region/Already approved in previous two OCC meetings, from 01st April to 10th April, 2024//If shutdown to be availed, May be further applied on D-5 period and request will be considered after analysing real time system conditions.
372	RQ177574	OCC_219	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-KISHENPUR(PG) CKT-1	POWER GRID	D	Replacement of broken insulator at Loc No. 271.	11/Jun/2024	08:00	12/Jun/2024	18:00	kindly approve	PLANNED	Approved	11-Jun-24	08:00	12-Jun-24	18:00	Subject to NHPC consent and no Generation loss/one circuit shutdown at a time.	
373	RQ177783	OCC_219	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-3	POWER GRID	D	AMP Work	10/Jun/2024	08:00	10/Jun/2024	18:00		PLANNED	Approved	10-Jun-24	08:00	10-Jun-24	18:00		
374	RQ177761	OCC_219	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-1	POWER GRID	D	AMP Work	10/Jun/2024	08:00	10/Jun/2024	18:00		PLANNED	Approved	10-Jun-24	08:00	10-Jun-24	18:00		
375	RQ177754	OCC_219	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-3	POWER GRID	D	80 MVAR Line reactor protection scheme modification	09/Jun/2024	08:00	09/Jun/2024	18:00		PLANNED	Approved	09-Jun-24	08:00	09-Jun-24	18:00		

376	RQ177419	OCC_219	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-HISSAR (PG) CKT-2	POWER GRID	D	For line equipment's AMP work.	08/Jun/2024	09:30	08/Jun/2024	18:00	kindly approve.	PLANNED	Approved	08-Jun-24	09:30	08-Jun-24	18:00	
377	RQ177961	OCC_219	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1	POWER GRID	D	Shutdown Required for installation of Pilot Insulator	08/Jun/2024	09:00	10/Jun/2024	18:00	Kindly approve	PLANNED	Approved	08-Jun-24	09:00	10-Jun-24	18:00	
378	RQ177418	OCC_219	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-HISSAR (PG) CKT-1	POWER GRID	D	Replacement of conductor Jumper in Y phase.	07/Jun/2024	09:30	07/Jun/2024	18:00	kindly approve.	PLANNED	Approved	07-Jun-24	09:30	07-Jun-24	18:00	
379	RQ177422	OCC_219	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-3	POWER GRID	D	"SD required for rectification of shutdown nature defects."	07/Jun/2024	09:00	07/Jun/2024	18:00	kindly approve.	PLANNED	Approved	07-Jun-24	09:00	07-Jun-24	18:00	
380	RQ177791	OCC_219	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AURAIYA(NT)-AGRA(PG) (PG) CKT-2	POWER GRID	D	Rectification of S/D nature defects	07/Jun/2024	08:00	07/Jun/2024	18:00		PLANNED	Approved	07-Jun-24	08:00	07-Jun-24	18:00	
381	RQ177621	OCC_219	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-KAITHAL (PG) CKT-2	POWER GRID	D	For rectification of shutdown nature defects in line.	07/Jun/2024	08:00	07/Jun/2024	18:00	kindly approve	PLANNED	Approved	07-Jun-24	08:00	07-Jun-24	18:00	
382	RQ178440	OCC_219	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-1	POWER GRID	D	Line Bay AMP Work	07/Jun/2024	08:00	07/Jun/2024	18:00		PLANNED	Approved	07-Jun-24	08:00	07-Jun-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from Singrauli at a time/NTPC consent.
383	RQ177774	OCC_219	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-1	POWER GRID	D	AMP Work	06/Jun/2024	08:00	06/Jun/2024	18:00		PLANNED	Approved	06-Jun-24	08:00	06-Jun-24	18:00	
384	RQ177713	OCC_219	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_2-LUCKNOW_1 (PG) CKT-2	POWER GRID	D	AMP Work	06/Jun/2024	08:00	06/Jun/2024	18:00		PLANNED	Approved	06-Jun-24	08:00	06-Jun-24	18:00	
385	RQ177738	OCC_219	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-RIHAND(NT) (PG) CKT-1	POWER GRID	D	AMP Work	06/Jun/2024	08:00	06/Jun/2024	18:00		PLANNED	Approved	06-Jun-24	08:00	06-Jun-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from Singrauli at a time/NTPC consent.
386	RQ177421	OCC_219	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-1	POWER GRID	D	"SD required for rectification of shutdown nature defects."	05/Jun/2024	09:00	05/Jun/2024	18:00	kindly approve.	PLANNED	Approved	05-Jun-24	09:00	05-Jun-24	18:00	
387	RQ177796	OCC_219	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-2	POWER GRID	D	Rectification of S/D nature defects	05/Jun/2024	08:00	05/Jun/2024	18:00		PLANNED	Approved	05-Jun-24	08:00	05-Jun-24	18:00	
388	RQ177753	OCC_219	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-2	POWER GRID	D	AMP Work	05/Jun/2024	08:00	05/Jun/2024	18:00		PLANNED	Approved	05-Jun-24	08:00	05-Jun-24	18:00	
389	RQ177620	OCC_219	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-KAITHAL (PG) CKT-1	POWER GRID	D	For rectification of shutdown nature defects in line.	05/Jun/2024	08:00	05/Jun/2024	18:00	kindly approve	PLANNED	Approved	05-Jun-24	08:00	05-Jun-24	18:00	
390	RQ177645	OCC_219	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA-PANCHKULA (PG) CKT-2	POWER GRID	D	S/D Required for installation of Pilot Insulator	04/Jun/2024	09:00	04/Jun/2024	18:00	kindly approve	PLANNED	Approved	04-Jun-24	09:00	04-Jun-24	18:00	



391	RQ177644	OCC_219	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA-PANCHKULA (PG) CKT-1	POWER GRID	D	A/R Non Auto Required	04/Jun/2024	09:00	04/Jun/2024	18:00	kindly approve	PLANNED	Approved	04-Jun-24	09:00	04-Jun-24	18:00	
392	RQ177752	OCC_219	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-1	POWER GRID	D	AMP Work	04/Jun/2024	08:00	04/Jun/2024	18:00		PLANNED	Approved	04-Jun-24	08:00	04-Jun-24	18:00	
393	RQ177737	OCC_219	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1	POWER GRID	D	AMP Work	04/Jun/2024	08:00	04/Jun/2024	18:00		PLANNED	Approved	04-Jun-24	08:00	04-Jun-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from Singrauli at a time/NTPC consent.
394	RQ177784	OCC_219	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-VARANASI (PG) CKT-1	POWER GRID	D	AMP Work	04/Jun/2024	08:00	04/Jun/2024	18:00		PLANNED	Approved	04-Jun-24	08:00	04-Jun-24	18:00	
395	RQ177708	OCC_219	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-1	POWER GRID	D	AMP Work	04/Jun/2024	08:00	04/Jun/2024	18:00		PLANNED	Approved	04-Jun-24	08:00	04-Jun-24	18:00	
396	RQ177973	OCC_219	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW(UP)-BAREILLY(PG) (PG) CKT-1	POWER GRID	D	for fixing of Insulation sleeve on conductors at crossing point of 220kV D/C Roza (Shahjahanpur)-Dohna (Bareilly) Line	03/Jun/2024	10:00	03/Jun/2024	17:00		PLANNED	Approved	03-Jun-24	10:00	03-Jun-24	17:00	
397	RQ177641	OCC_219	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA-PANCHKULA (PG) CKT-1	POWER GRID	D	S/D Required for installation of Pilot Insulator	03/Jun/2024	09:00	03/Jun/2024	18:00	kindly approve	PLANNED	Approved	03-Jun-24	09:00	03-Jun-24	18:00	
398	RQ177642	OCC_219	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA-PANCHKULA (PG) CKT-2	POWER GRID	D	A/R Non Auto Required	03/Jun/2024	09:00	03/Jun/2024	18:00	kindly approve	PLANNED	Approved	03-Jun-24	09:00	03-Jun-24	18:00	
399	RQ177747	OCC_219	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-KANPUR (PG) CKT-2	POWER GRID	D	AMP Work	02/Jun/2024	08:00	02/Jun/2024	18:00		PLANNED	Approved	02-Jun-24	08:00	02-Jun-24	18:00	
400	RQ177746	OCC_219	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-KANPUR (PG) CKT-1	POWER GRID	D	AMP Work	01/Jun/2024	08:00	01/Jun/2024	18:00		PLANNED	Approved	01-Jun-24	08:00	01-Jun-24	18:00	
401	RQ177798	OCC_219	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-1	POWER GRID	D	A/R into Non-Auto mode for PID testing	01/Jun/2024	08:00	10/Jun/2024	18:00	Actual non-auto of A/R required from 21.05.24 to 31.05.24	PLANNED	Approved	01-Jun-24	08:00	10-Jun-24	18:00	
402	RQ177799	OCC_219	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1	POWER GRID	D	A/R into Non-Auto mode for PID testing	01/Jun/2024	08:00	10/Jun/2024	18:00		PLANNED	Approved	01-Jun-24	08:00	10-Jun-24	18:00	May be given subject to real time grid conditions and NTPC consent.

403	RQ177725	OCC_219	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-1	POWER GRID	C	For shifting of Line bay for Line reactor commissioning work	01/Jun/2024	08:00	10/Jun/2024	18:00		PLANNED	Rejected						May be rejected and planned after 15th September,2024 due to high demand period of Northern region/Already approved in previous two OCC meetings, from 01st April to 10th April, 2024//If shutdown to be availed, May be further applied on D-5 period and request will be considered after analysing real time system conditions.
404	RQ177411	OCC_219	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	POWER GRID	C	AR non auto mode is required to carryout stringing on circuit 2.400KV Dulhasti Kishenpur -II is a Double circuit Line but stringing is done on one circuit only	01/Jun/2024	08:00	30/Jun/2024	18:00	Under construction head, Kindly approve	PLANNED	Approved	01-Jun-24	08:00	30-Jun-24	18:00		
405	RQ177410	OCC_219	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	POWER GRID	C	"400KV Dulhasti Kishenpur -II is a Double circuit Line but stringing is done on one circuit only. Award has been placed for stringing on Circuit 2 under evacuation of Power from Pakaldul HEP in Chenab Valley HEPs. Shutdown is required to carryout stringing on circuit 2 "	01/Jun/2024	08:00	30/Jun/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Rejected						NHPC denied consent
406	RQ177902	OCC_219	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-MERTA (RS) CKT-1	RRVPNL	D	QUARTERLY MAINT.WORK & TESTING OF BAY EQUIPMENTS alongwith 50MVAR line Reactor at Merta	26/Jun/2024	08:00	27/Jun/2024	18:00		PLANNED	Approved	26-Jun-24	17:00	27-Jun-24	23:59	May be given from 1700 Hrs	
407	RQ177833	OCC_219	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-CHHABRA SCTPS (RS) CKT-2	RRVPNL	D	Installation, Configuration and Commissioning of New/Repaired line distance protection M-1 Relay (ABB REL 670) by Srevice Engineer in place of existing defective relay. And Half Yearly Maintenance work	25/Jun/2024	08:00	26/Jun/2024	18:00		PLANNED	Approved	25-Jun-24	17:00	26-Jun-24	23:59	May be given from 1700 Hrs	

408	RQ177837	OCC_219	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-HEERAPURA (RS) CKT-2	RRVPNL	D	Maintenance line bay Equipments i.e. CVT, WT & line Isolator.	24/Jun/2024	08:00	24/Jun/2024	18:00		PLANNED	Approved	24-Jun-24	17:00	24-Jun-24	23:59	May be given from 1700 Hrs
409	RQ177844	OCC_219	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-CHHABRA SCTPS (RS) CKT-1	RRVPNL	D	Installation, Configuration and Commissioning of New/Repaired line distance protection M-1 Relay (ABB REL 670) by Srevice Engineer in place of existing defective relay. And Half Yearly Maintenance work	24/Jun/2024	08:00	24/Jun/2024	18:00		PLANNED	Approved	24-Jun-24	17:00	24-Jun-24	23:59	May be given from 1700 Hrs
410	RQ177892	OCC_219	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-KANKANI (RS) CKT-1	RRVPNL	D	QUARTERLY MAINT.WORK & TESTING OF BAY EQUIPMENTS at Merta and on 25.06.2024 Preventive maintenance & Testing of bay and equipments by Kankani end	24/Jun/2024	08:00	25/Jun/2024	18:00		PLANNED	Approved	24-Jun-24	17:00	25-Jun-24	23:59	May be given from 1700 Hrs
411	RQ177832	OCC_219	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-CHHABRA SCTPS (RS) CKT-1	RRVPNL	D	Installation, Configuration and Commissioning of New/Repaired line distance protection M-1 Relay (ABB REL 670) by Srevice Engineer in place of existing defective relay. And Half Yearly Maintenance work	22/Jun/2024	08:00	22/Jun/2024	18:00		PLANNED	Approved	22-Jun-24	17:00	22-Jun-24	23:59	May be given from 1700 Hrs
412	RQ177836	OCC_219	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-HEERAPURA (RS) CKT-1	RRVPNL	D	Maintenance line bay Equipments i.e. CVT, WT & line Isolator.	21/Jun/2024	08:00	21/Jun/2024	18:00		PLANNED	Approved	21-Jun-24	17:00	21-Jun-24	23:59	May be given from 1700 Hrs
413	RQ177891	OCC_219	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-MERTA (RS) CKT-1	RRVPNL	D	QUARTERLY MAINT.WORK & TESTING OF BAY EQUIPMENTS	20/Jun/2024	17:00	21/Jun/2024	23:00		PLANNED	Approved	20-Jun-24	17:00	21-Jun-24	23:59	May be given from 1700 Hrs

414	RQ177839	OCC_219	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-KALISINDH (RS) CKT-2	RRVPNL	D	Installation, Configuration and Commissioning of New/Repaired line distance protection M-1 Relay (ABB REL 670) by Srevice Engineer in place of existing defective relay. And Half Yearly Maintenance work	20/Jun/2024	08:00	21/Jun/2024	18:00		PLANNED	Approved	20-Jun-24	17:00	21-Jun-24	23:59	May be given from 1700 Hrs
415	RQ177824	OCC_219	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2	RRVPNL	D	Annual maintenance and testing of Line/Bay equipments.	20/Jun/2024	08:00	20/Jun/2024	18:00		PLANNED	Approved	20-Jun-24	17:00	20-Jun-24	23:59	May be given from 1700 Hrs
416	RQ177904	OCC_219	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-2	RRVPNL	D	Preventive maintenance & Testing of bay and equipments at both end alongwith line reactor at Jodhpur	19/Jun/2024	08:00	19/Jun/2024	18:00		PLANNED	Approved	19-Jun-24	17:00	19-Jun-24	23:59	May be given from 1700 Hrs
417	RQ178517	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KOTA(PG) (RS) CKT-1	RRVPNL	D	AMP works of Line Bay equipments	18/Jun/2024	08:00	18/Jun/2024	18:00		PLANNED	Approved	18-Jun-24	17:00	18-Jun-24	23:59	May be given from 1700 Hrs
418	RQ177860	OCC_219	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-BARMER (RS) CKT-1	RRVPNL	D	Quarterly / Half yearly Maintenance along with testing of Bay equipments	17/Jun/2024	08:00	17/Jun/2024	18:00		PLANNED	Approved	17-Jun-24	17:00	17-Jun-24	23:59	May be given from 1700 Hrs
419	RQ177901	OCC_219	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARMER(RS)-RAJWEST(RW) (RS) CKT-1	RRVPNL	D	Planned maintenance at Rajwest end	15/Jun/2024	08:00	15/Jun/2024	18:00		PLANNED	Approved	15-Jun-24	17:00	15-Jun-24	23:59	May be given from 1700 Hrs
420	RQ177857	OCC_219	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL(PG)-BARMER(RS) (RS) CKT-2	RRVPNL	D	Quarterly / Half yearly Maintenance along with testing of Bay equipments	15/Jun/2024	08:00	15/Jun/2024	18:00		PLANNED	Approved	15-Jun-24	17:00	15-Jun-24	23:59	May be given from 1700 Hrs
421	RQ177889	OCC_219	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-KANKANI (RS) CKT-1	RRVPNL	D	Preventive maintenance & Testing of bay and equipments at both end	14/Jun/2024	08:00	14/Jun/2024	18:00		PLANNED	Approved	14-Jun-24	17:00	14-Jun-24	23:59	May be given from 1700 Hrs
422	RQ177823	OCC_219	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	D	Annual maintenance and testing of Line/Bay equipments.	13/Jun/2024	08:00	13/Jun/2024	18:00		PLANNED	Approved	13-Jun-24	17:00	13-Jun-24	23:59	May be given from 1700 Hrs
423	RQ177856	OCC_219	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL(PG)-BARMER(RS) (RS) CKT-1	RRVPNL	D	Quarterly / Half yearly Maintenance along with testing of Bay equipments	13/Jun/2024	08:00	13/Jun/2024	18:00		PLANNED	Approved	13-Jun-24	17:00	13-Jun-24	23:59	May be given from 1700 Hrs
424	RQ177903	OCC_219	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-1	RRVPNL	D	Preventive maintenance & Testing of bay and equipments at both end	12/Jun/2024	08:00	12/Jun/2024	18:00		PLANNED	Approved	12-Jun-24	17:00	12-Jun-24	23:59	May be given from 1700 Hrs

425	RQ177826	OCC_219	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	D	Annual maintenance and testing of Line/Bay equipments.	11/Jun/2024	08:00	11/Jun/2024	18:00		PLANNED	Approved	11-Jun-24	17:00	11-Jun-24	23:59	May be given from 1700 Hrs
426	RQ177859	OCC_219	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAISALMER-BARMER (RS) CKT-2	RRVPNL	D	Quarterly / Half yearly Maintenance along with testing of Bay equipments	11/Jun/2024	08:00	11/Jun/2024	18:00		PLANNED	Approved	11-Jun-24	17:00	11-Jun-24	23:59	May be given from 1700 Hrs
427	RQ177894	OCC_219	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAIWEST(RW)-JODHPUR (RS) CKT-1	RRVPNL	D	Quarterly Preventive Maintenance and testing work at both end . alongwith line reactor at Jodhpur	11/Jun/2024	08:00	11/Jun/2024	18:00		PLANNED	Approved	11-Jun-24	17:00	11-Jun-24	23:59	May be given from 1700 Hrs
428	RQ177887	OCC_219	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-JAISALMER (RS) CKT-1	RRVPNL	D	To attend damaged spacer of Quad moose Akal- Kakani line at various locations for safety as D/C line	10/Jun/2024	16:00	15/Jun/2024	20:00		PLANNED	Approved	10-Jun-24	17:00	15-Jun-24	23:59	May be given from 1700 Hrs
429	RQ177893	OCC_219	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-KANKANI (RS) CKT-1	RRVPNL	D	Required by Akal end To attend damaged spacer of Quad moose Akal- Kakani line at various locations for safety as D/C line. (one day shutdown required by Kankani for Preventive maintenance & Testing of bay and equipments)	10/Jun/2024	16:00	15/Jun/2024	20:00		PLANNED	Approved	10-Jun-24	17:00	15-Jun-24	23:59	May be given from 1700 Hrs
430	RQ177858	OCC_219	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAISALMER-BARMER (RS) CKT-1	RRVPNL	D	Quarterly / Half yearly Maintenance along with testing of Bay equipments	10/Jun/2024	08:00	10/Jun/2024	18:00		PLANNED	Approved	10-Jun-24	17:00	10-Jun-24	23:59	May be given from 1700 Hrs
431	RQ177890	OCC_219	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-JODHPUR (RS) CKT-1	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	07/Jun/2024	17:00	07/Jun/2024	23:00		PLANNED	Approved	07-Jun-24	17:00	07-Jun-24	23:59	May be given from 1700 Hrs
432	RQ177834	OCC_219	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KOTA(PG) (RS) CKT-1	RRVPNL	D	Half Yearly Maintenance work	06/Jun/2024	08:00	06/Jun/2024	18:00		PLANNED	Approved	06-Jun-24	17:00	06-Jun-24	23:59	May be given from 1700 Hrs
433	RQ177900	OCC_219	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-JODHPUR (RS) CKT-1	RRVPNL	D	Quarterly Preventive Maintenance and testing work. alongwith line reactor at Jodhpur	06/Jun/2024	08:00	06/Jun/2024	18:00		PLANNED	Approved	06-Jun-24	17:00	06-Jun-24	23:59	May be given from 1700 Hrs
434	RQ177813	OCC_219	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-2	RRVPNL	D	For Tightening of jumper, Missing , Spacer, Loosening Nut Bolts at various Locations	05/Jun/2024	16:00	14/Jun/2024	22:00		PLANNED	Approved	05-Jun-24	17:00	14-Jun-24	23:59	May be given from 1700 Hrs
435	RQ177825	OCC_219	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-1	RRVPNL	D	For Tightening of jumper, Missing , Spacer, Loosening Nut Bolts at various Locations	05/Jun/2024	16:00	14/Jun/2024	22:00		PLANNED	Approved	05-Jun-24	17:00	14-Jun-24	23:59	May be given from 1700 Hrs

436	RQ177898	OCC_219	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-HEERAPURA (RS) CKT-1	RRVPNL	D	QUARTERLY MAINT.WORK & TESTING OF BAY EQUIPMENTS	05/Jun/2024	08:00	06/Jun/2024	18:00		PLANNED	Approved	05-Jun-24	17:00	06-Jun-24	23:59	May be given from 1700 Hrs
437	RQ177888	OCC_219	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKANI-JAISALMER (RS) CKT-2	RRVPNL	D	Preventive maintenance & Testing of bay and equipments by Kankani end	05/Jun/2024	08:00	05/Jun/2024	18:00		PLANNED	Approved	05-Jun-24	17:00	05-Jun-24	23:59	May be given from 1700 Hrs
438	RQ177835	OCC_219	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-CHHABRA (RS) CKT-1	RRVPNL	D	Half Yearly Maintenance work	04/Jun/2024	08:00	04/Jun/2024	18:00		PLANNED	Approved	04-Jun-24	17:00	04-Jun-24	23:59	May be given from 1700 Hrs
439	RQ177899	OCC_219	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-RATANGARH (RS) CKT-1	RRVPNL	D	QUARTERLY MAINT.WORK & TESTING OF BAY EQUIPMENTS	03/Jun/2024	08:00	04/Jun/2024	18:00		PLANNED	Approved	03-Jun-24	17:00	04-Jun-24	23:59	May be given from 1700 Hrs
440	RQ177560	OCC_219	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGLIHAR(JK)-KISHENPUR(PG) (JKSPDCL) CKT-3	POWER GRID,JK SPDCL	D	SD required for attending shutdown nature defects	24/Jun/2024	09:00	24/Jun/2024	18:00	kindly approve	PLANNED	Approved	24-Jun-24	09:00	24-Jun-24	18:00	
441	RQ177963	OCC_219	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH(PG)-BAGLIHAR(JK) (JKSPDCL) CKT-1	POWER GRID,JK SPDCL	D	Shutdown Required for installation of Pilot Insulator	12/Jun/2024	09:00	13/Jun/2024	18:00	Kindly approve	PLANNED	Approved	12-Jun-24	09:00	13-Jun-24	18:00	
442	RQ177965	OCC_219	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH(PG)-BAGLIHAR(JK) (JKSPDCL) CKT-1	POWER GRID,JK SPDCL	D	A/R required in Non auto mode for installation of Pilot Insulator in 400KV Kishenpur-New Wanpoh-1 for safety purpose.	08/Jun/2024	09:00	10/Jun/2024	18:00	Kindly approve	PLANNED	Approved	08-Jun-24	09:00	10-Jun-24	18:00	
443	RQ177966	OCC_219	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGLIHAR(JK)-KISHENPUR(PG) (JKSPDCL) CKT-3	POWER GRID,JK SPDCL	D	A/R required in Non auto mode for installation of Pilot Insulator in 400KV Kishenpur-New Wanpoh-1 for safety purpose.	08/Jun/2024	09:00	10/Jun/2024	18:00	Kindly approve	PLANNED	Approved	08-Jun-24	09:00	10-Jun-24	18:00	
444	RQ177566	OCC_219	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-SAINJ(HP) (PKTCL) CKT-1	PKTCL,POWERGRID	D	Replacement of Porcelaine insulator with CLR Polymer Insulator	21/Jun/2024	09:00	23/Jun/2024	18:00	kindly approve	PLANNED	Approved	21-Jun-24	09:00	23-Jun-24	18:00	Subject to NHPC consent and no Generation loss/one circuit shutdown at a time.
445	RQ177567	OCC_219	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,POWERGRID	D	A/R Non Auto Mode to facilitate the Shutdown work of 400kV Parbari - 3 - Sainj TL for safety purpose	21/Jun/2024	09:00	23/Jun/2024	18:00	kindly approve	PLANNED	Approved	21-Jun-24	09:00	23-Jun-24	18:00	Subject to NHPC consent.
446	RQ177565	OCC_219	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,POWERGRID	D	Replacement of Porcelaine insulator with CLR Polymer Insulator	17/Jun/2024	09:00	20/Jun/2024	18:00	kindly approve	PLANNED	Approved	17-Jun-24	09:00	20-Jun-24	18:00	Subject to NHPC consent and no Generation loss/one circuit shutdown at a time.

447	RQ177564	OCC_219	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-SAINJ(HP) (PKTCL) CKT-1	PKTCL,POWERRID	D	A/R Non Auto Mode to facilitate the Shutdown work of 400kV Banala - Parbati - 3 TL for safety purpose	17/Jun/2024	09:00	20/Jun/2024	18:00	kindly approve	PLANNED	Approved	17-Jun-24	09:00	20-Jun-24	18:00	Subject to NHPC consent.
448	RQ177561	OCC_219	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH(PG)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,POWERRID	D	Replacement of Porcelaine insulator with CLR Polymer Insulator	10/Jun/2024	09:00	11/Jun/2024	18:00	kindly approve	PLANNED	Approved	10-Jun-24	09:00	11-Jun-24	18:00	May be given subject to real time grid conditions.
449	RQ177562	OCC_219	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_2(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,POWERRID	D	A/R Non Auto Mode to facilitate the Shutdown work of 400kV Banala - Nalagarh TL for safety purpose	10/Jun/2024	09:00	11/Jun/2024	18:00	kindly approve	PLANNED	Approved	10-Jun-24	09:00	11-Jun-24	18:00	May be given subject to real time grid conditions.
450	RQ177568	OCC_219	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AZAMGARH-MAU (UP) CKT-1	UPPTCL	D	* Bushing tan delta testing of 50MVAR mau line reactor and CT,PT connection.	21/Jun/2024	08:00	22/Jun/2024	18:00		PLANNED	Approved	21-Jun-24	08:00	22-Jun-24	18:00	
451	RQ177563	OCC_219	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH-AZAMGARH (UP) CKT-1	UPPTCL	D	Bushing tan delta testing of 50MVAR sarnath line reactor and CT, PT connection.	19/Jun/2024	08:00	20/Jun/2024	18:00		PLANNED	Approved	19-Jun-24	08:00	20-Jun-24	18:00	
452	RQ177578	OCC_219	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MURADNAGAR_2-MATHURA (UP) CKT-1	UPPTCL	D	* Suspension Insulator cleaning/Replacement, Tesion Tower Tightening,Bird Nest removal and Other work	18/Jun/2024	09:00	21/Jun/2024	20:00		PLANNED	Approved	18-Jun-24	09:00	21-Jun-24	20:00	
453	RQ177592	OCC_219	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-SULTANPUR(UP) CKT-1	UPPTCL	D	* Preventive Maintenance of Bay at 400KV S/S Sultanpur	13/Jun/2024	10:00	13/Jun/2024	16:00		PLANNED	Approved	13-Jun-24	10:00	13-Jun-24	16:00	
454	RQ177643	OCC_219	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_B-SULTANPUR (UP) CKT-1	UPPTCL	D	* Preventive Maintenance of Bay at 400KV S/S Sultanpur	12/Jun/2024	10:00	12/Jun/2024	16:00		PLANNED	Approved	12-Jun-24	10:00	12-Jun-24	16:00	

455	RQ177368	OCC_219	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-MUZAFFARNAGAR (UP) CKT-1	UPPTCL	C	Reason of Planned shutdown Re-locate of tower no 507 to 508 in same way of line corridor	11/Jun/2024	09:00	17/Jun/2024	18:00	Generation affected: Generation not affected because generations of both plant (Ip hydro & Alaknanda hydro) evacuated through Vishnu prayag-Muzaffarnagar and Vishnu prayag-Alaknanda Line.	PLANNED	Approved	22-May-24	09:00	01-Jun-24	18:00	Subject to UP consent/No other shutdown would be given from both station/No generation loss
456	RQ177572	OCC_219	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUZAFFARNAGAR-ATAUR (UP) CKT-1	UPPTCL	D	* looping -chooping of trees, removing bird nests,conductor repairing and other work.	04/Jun/2024	09:00	05/Jun/2024	17:00		PLANNED	Approved	04-Jun-24	09:00	05-Jun-24	17:00	
457	RQ177367	OCC_219	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUZAFFARNAGAR(UP)-VISHNUPRAYAG(JP) (UP) CKT-1	UPPTCL	C	Reason of Planned shutdown Re-locate of tower no 507 to 508.in same way of line corridor	01/Jun/2024	09:00	10/Jun/2024	18:00		PLANNED	Approved	02-Jun-24	09:00	10-Jun-24	18:00	Subject to UP consent/No other shutdown would be given from both station/No generation loss
458	RQ177920	OCC_219	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-UNNAO (UP) CKT-1	UPPTCL	C	* NHAI Diversion work replacement of damage earthwire other preventive maintenance work	01/Jun/2024	08:00	15/Jun/2024	18:00		PLANNED	Approved	01-Jun-24	08:00	15-Jun-24	18:00	CEA clearance/PTCC clearance and Annexure B-7, as applicable, required before charging/no other shutdown would be given from both station/Subject to real time Grid conditions.
459	RQ177735	OCC_219	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-SAMBA(PG) (NRSS XXIX) CKT-1	NRSS XXIX	D	AMP OF LINE EQUIPMENTS	19/Jun/2024	10:00	19/Jun/2024	18:00	Kindly approve	PLANNED	Approved	19-Jun-24	10:00	19-Jun-24	18:00	
460	RQ177736	OCC_219	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-SAMBA(PG) (NRSS XXIX) CKT-2	NRSS XXIX	D	AMP OF LINE EQUIPMENTS	18/Jun/2024	10:00	18/Jun/2024	18:00	Kindly approve	PLANNED	Approved	18-Jun-24	10:00	18-Jun-24	18:00	
461	RQ177500	OCC_219	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	To attend the drone survey observations	19/Jun/2024	10:00	19/Jun/2024	18:00		PLANNED	Approved	19-Jun-24	10:00	19-Jun-24	18:00	
462	RQ177499	OCC_219	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	To attend the drone survey observations and repairing of worn-out conductor.	18/Jun/2024	10:00	18/Jun/2024	18:00		PLANNED	Approved	18-Jun-24	10:00	18-Jun-24	18:00	
463	RQ177498	OCC_219	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	To attend the drone survey observations and repairing of worn-out conductor.	14/Jun/2024	10:00	14/Jun/2024	18:00		PLANNED	Approved	14-Jun-24	10:00	14-Jun-24	18:00	



464	RQ177942	OCC_219	jhajjar_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-2	HVPNL	C	PM and testing of bay 16 & 17	12/Jun/2024	08:00	13/Jun/2024	18:00	Daultabad ckt-1 will be in charged conditions. Auto-reclosure of circuit-1 required in off condition	PLANNED	Approved	12-Jun-24	08:00	13-Jun-24	18:00	subject to real time grid conditions/One circuit shutdown from both station at a time.
465	RQ177497	OCC_219	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	To attend the drone survey observations and repairing of worn-out conductor.	11/Jun/2024	10:00	11/Jun/2024	18:00		PLANNED	Approved	11-Jun-24	10:00	11-Jun-24	18:00	
466	RQ177486	OCC_219	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-2	HVPNL	D	For attending red hot points observed in thermo vision scanning	10/Jun/2024	09:00	10/Jun/2024	17:00		PLANNED	Approved					May be clubbed with S.No. 464
467	RQ177941	OCC_219	jhajjar_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-1	HVPNL	C	PM & Testing of Bay 8 & 9	10/Jun/2024	08:00	11/Jun/2024	18:00	Tie Bay Mundka-II bay 08 will be under SD. Daultabad ckt-II will be in charged conditions. Auto-reclosure of Circuit-2 required in off condition	PLANNED	Approved	10-Jun-24	08:00	11-Jun-24	18:00	subject to real time grid conditions/One circuit shutdown from both station at a time.
468	RQ177485	OCC_219	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-1	HVPNL	D	For attending red hot points observed in thermo vision scanning	07/Jun/2024	09:00	07/Jun/2024	17:00		PLANNED	Approved					May be clubbed with S.No. 467
469	RQ177494	OCC_219	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	To attend the drone survey observations.	05/Jun/2024	10:00	05/Jun/2024	18:00		PLANNED	Approved	05-Jun-24	10:00	05-Jun-24	18:00	
470	RQ177484	OCC_219	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-DAULATABAD(HV) (HV) CKT-2	HVPNL	D	For attending red hot points observed in thermo vision scanning	05/Jun/2024	09:00	05/Jun/2024	17:00		PLANNED	Approved	05-Jun-24	09:00	05-Jun-24	17:00	
471	RQ177495	OCC_219	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	To attend the drone survey observations and OPGW tightening.	03/Jun/2024	10:00	03/Jun/2024	18:00		PLANNED	Approved	03-Jun-24	10:00	03-Jun-24	18:00	
472	RQ177483	OCC_219	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-DAULATABAD(HV) (HV) CKT-1	HVPNL	D	For attending red hot points observed in thermo vision scanning	03/Jun/2024	09:00	03/Jun/2024	17:00		PLANNED	Approved	03-Jun-24	09:00	03-Jun-24	17:00	
473	RQ177927	OCC_219	sldcuk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-MUZAFFARNAGAR(UP) (PTCUL) CKT-1	PTCUL	D	Replacement of insulators work	19/Jun/2024	08:00	19/Jun/2024	17:00		PLANNED	Approved	19-Jun-24	08:00	19-Jun-24	17:00	
474	RQ177925	OCC_219	sldcuk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RISHIKESH(UK)-NEHTAUR(UP) (UK) CKT-1	PTCUL	D	Preventive Maintenance & replacement of insulators work	18/Jun/2024	08:00	18/Jun/2024	17:00		PLANNED	Approved	18-Jun-24	08:00	18-Jun-24	17:00	

475	RQ177818	OCC_219	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-BABAI(RS) (NRSS36) CKT-1	POWER GRID,NR 5536	D	Half Yearly Maintenance and Testing of bay equipments .	19/Jun/2024	06:00	19/Jun/2024	12:00		PLANNED	Approved	19-Jun-24	17:00	19-Jun-24	23:59	May be given from 1700 Hrs
476	RQ177816	OCC_219	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-BABAI(RS) (NRSS36) CKT-1	POWER GRID,NR 5536	D	Half Yearly Maintenance and Testing of bay equipments .	07/Jun/2024	06:00	07/Jun/2024	12:00		PLANNED	Approved	07-Jun-24	17:00	07-Jun-24	23:59	May be given from 1700 Hrs
477	RQ177651	OCC_219	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SULTANPUR(UP)-MOHANLALGANJ (PGYTL) (PGYTL) CKT-1	UPPTCL, PGYTL	D	* Preventive Maintenance of Bay at 400KV S/S Sultanpur	18/Jun/2024	10:00	18/Jun/2024	16:00		PLANNED	Approved	18-Jun-24	10:00	18-Jun-24	16:00	
478	RQ177926	OCC_219	sldcuk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-RISHIKESH(UK) (PG) CKT-1	POWER GRID,PT CUL	D	Preventive Maintenance work	17/Jun/2024	08:00	17/Jun/2024	17:00		PLANNED	Approved	17-Jun-24	08:00	17-Jun-24	17:00	
479	RQ177581	OCC_219	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-GR.NOIDA(UPC) (PG) CKT-1	POWER GRID,UP PTCL	D	* Maintenance work will be done at Tower No. 1 of mentioned line.	16/Jun/2024	07:30	16/Jun/2024	16:00		PLANNED	Approved	16-Jun-24	07:30	16-Jun-24	16:00	May be given subject to real time grid conditions/One circuit shutdown from Dadri at a time/NTPC & PG consent.
480	RQ177729	OCC_219	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO(UP)-JEHTA_HARDOI ROAD (UP) (PG) CKT-2	POWER GRID,UP PTCL	D	AMP Work	10/Jun/2024	08:00	10/Jun/2024	18:00		PLANNED	Approved	10-Jun-24	08:00	10-Jun-24	18:00	
481	RQ177728	OCC_219	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO(UP)-JEHTA_HARDOI ROAD (UP) (PG) CKT-1	POWER GRID,UP PTCL	D	AMP Work	08/Jun/2024	08:00	08/Jun/2024	18:00		PLANNED	Approved	08-Jun-24	08:00	08-Jun-24	18:00	
482	RQ177709	OCC_219	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-2	POWER GRID,UP PTCL	D	AMP Work	06/Jun/2024	08:00	06/Jun/2024	18:00		PLANNED	Approved	06-Jun-24	08:00	06-Jun-24	18:00	
483	RQ177933	OCC_219	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA(UPC)-NAWADA(HV) (PG) CKT-1	POWER GRID,UP PTCL	D	* Maintenance Work will be done at Wave trap clamp of mentioned line. 400 >X kV Nawada line shutdown will be required for menti	01/Jun/2024	07:30	01/Jun/2024	12:30		PLANNED	Approved	01-Jun-24	07:30	01-Jun-24	12:30	
484	RQ177812	OCC_219	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABAI(RS)-BHIWANI(PG) (NRSS36) CKT-2	NRSS36	D	Half Yearly Maintenance, Testing of bay equipments and To attend the SF6 GAS leakage in 552T C.B.	13/Jun/2024	08:00	13/Jun/2024	18:00		PLANNED	Approved	13-Jun-24	17:00	13-Jun-24	23:59	May be given from 1700 Hrs
485	RQ177811	OCC_219	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABAI(RS)-BHIWANI(PG) (NRSS36) CKT-1	NRSS36	D	Half Yearly Maintenance, Testing of bay equipments	12/Jun/2024	08:00	12/Jun/2024	18:00		PLANNED	Approved	12-Jun-24	17:00	12-Jun-24	23:59	May be given from 1700 Hrs
486	RQ177795	OCC_219	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-LUCKNOW_1(PG) (PL) CKT-1	POWER LINK	D	AMP Work	12/Jun/2024	08:00	12/Jun/2024	18:00		PLANNED	Approved	12-Jun-24	08:00	12-Jun-24	18:00	

487	RQ177649	OCC_219	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-RAJPURA(PS) (PG) CKT-1	POWER GRID,BB MB	D	S/D Required for installation of Pilot Insulator	06/Jun/2024	09:00	06/Jun/2024	18:00	kindly approve	PLANNED	Approved	06-Jun-24	09:00	06-Jun-24	18:00	
488	RQ177648	OCC_219	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)-RAJPURA(PS) (PG) CKT-1	POWER GRID,BB MB	D	A/R Non Auto Required	06/Jun/2024	09:00	06/Jun/2024	18:00	kindly approve	PLANNED	Approved	06-Jun-24	09:00	06-Jun-24	18:00	
489	RQ177646	OCC_219	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)-RAJPURA(PS) (PG) CKT-1	POWER GRID,BB MB	D	S/D Required for installation of Pilot Insulator	05/Jun/2024	09:00	05/Jun/2024	18:00	kindly approve	PLANNED	Approved	05-Jun-24	09:00	05-Jun-24	18:00	
490	RQ177647	OCC_219	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-RAJPURA(PS) (PG) CKT-1	POWER GRID,BB MB	D	A/R Non Auto Required	05/Jun/2024	09:00	05/Jun/2024	18:00	kindly approve	PLANNED	Approved	05-Jun-24	09:00	05-Jun-24	18:00	
491	RQ177385	OCC_219	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRS S XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-1	POWER GRID,NR SS XXIX	D	"Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021""	01/Jun/2024	09:00	01/Jun/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Approved	01-Jun-24	09:00	01-Jun-24	18:00	
492	RQ177405	OCC_219	cpcc2_sd	BUS	400KV BUS 2 AT WAGOORA(PG)		D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021"	29/Jun/2024	09:00	29/Jun/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Approved	29-Jun-24	09:00	29-Jun-24	18:00	
493	RQ177404	OCC_219	cpcc2_sd	BUS	400KV BUS 2 AT WAGOORA(PG)		D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021"	28/Jun/2024	09:00	28/Jun/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Approved	28-Jun-24	09:00	28-Jun-24	18:00	
494	RQ177403	OCC_219	cpcc2_sd	BUS	400KV BUS 1 AT WAGOORA(PG)		D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021"	27/Jun/2024	09:00	27/Jun/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Approved	27-Jun-24	09:00	27-Jun-24	18:00	
495	RQ177402	OCC_219	cpcc2_sd	BUS	400KV BUS 1 AT WAGOORA(PG)		D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021"	26/Jun/2024	09:00	26/Jun/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Approved	26-Jun-24	09:00	26-Jun-24	18:00	
496	RQ178320	OCC_219	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 1		D	For erection work of bay extension of 400kV/220kV ICT 11 Dia at Fatehgarh 2 RS INFRA	20/Jun/2024	14:00	28/Jun/2024	23:00	FOR BAY EXTENSION WORK OF ICT-3	PLANNED	Approved	20-Jun-24	17:00	28-Jun-24	23:59	May be given from 1700 Hrs

497	RQ177395	OCC_219	cpcc2_sd	BUS	400KV BUS 2 AT WAGOORA(PG)		D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021"	15/Jun/2024	09:00	15/Jun/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Approved	15-Jun-24	09:00	15-Jun-24	18:00	
498	RQ177394	OCC_219	cpcc2_sd	BUS	400KV BUS 1 AT WAGOORA(PG)		D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021"	14/Jun/2024	09:00	14/Jun/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Approved	14-Jun-24	09:00	14-Jun-24	18:00	
499	RQ177391	OCC_219	cpcc2_sd	BUS	400KV BUS 2 AT WAGOORA(PG)		D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021"	11/Jun/2024	09:00	11/Jun/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Approved	11-Jun-24	09:00	11-Jun-24	18:00	
500	RQ177390	OCC_219	cpcc2_sd	BUS	400KV BUS 1 AT WAGOORA(PG)		D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021"	10/Jun/2024	09:00	10/Jun/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Approved	10-Jun-24	09:00	10-Jun-24	18:00	
501	RQ178316	OCC_219	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 3		D	for AMP works	07/Jun/2024	14:00	07/Jun/2024	23:00		PLANNED	Approved	07-Jun-24	17:00	07-Jun-24	23:59	May be given from 1700 Hrs
502	RQ178315	OCC_219	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 2		D	for AMP works	07/Jun/2024	14:00	17/Jun/2024	23:00		PLANNED	Approved	07-Jun-24	17:00	17-Jun-24	23:59	May be given from 1700 Hrs
503	RQ178324	OCC_219	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 4		D	For erection work of bay extension of 400 kV Jackson line bays	07/Jun/2024	14:00	12/Jun/2024	23:00		PLANNED	Approved	07-Jun-24	17:00	12-Jun-24	23:59	May be given from 1700 Hrs
504	RQ178323	OCC_219	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 3		D	For erection of LV side Jack bus of 765/400 kV ICT-5, Busbar, LBB Testing of ICT-5 under Phase 2 commissioning works	07/Jun/2024	14:00	12/Jun/2024	23:00		PLANNED	Approved	07-Jun-24	17:00	12-Jun-24	23:59	May be given from 1700 Hrs
505	RQ177389	OCC_219	cpcc2_sd	BUS	400KV BUS 2 AT WAGOORA(PG)		D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021"	06/Jun/2024	09:00	06/Jun/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Approved	06-Jun-24	09:00	06-Jun-24	18:00	

506	RQ177388	OCC_219	cpcc2_sd	BUS	400KV BUS 1 AT WAGOORA(PG)		D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021"	05/Jun/2024	09:00	05/Jun/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Approved	05-Jun-24	09:00	05-Jun-24	18:00	
507	RQ177387	OCC_219	cpcc2_sd	BUS	400KV BUS 2 AT WAGOORA(PG)		D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021"	04/Jun/2024	09:00	04/Jun/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Approved	04-Jun-24	09:00	04-Jun-24	18:00	
508	RQ177386	OCC_219	cpcc2_sd	BUS	400KV BUS 1 AT WAGOORA(PG)		D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021"	03/Jun/2024	09:00	03/Jun/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Approved	03-Jun-24	09:00	03-Jun-24	18:00	
509	RQ178314	OCC_219	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 1		D	for AMP works	01/Jun/2024	14:00	06/Jun/2024	23:00		PLANNED	Approved	01-Jun-24	17:00	06-Jun-24	23:59	May be given from 1700 Hrs
510	RQ178317	OCC_219	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 4		D	for AMP works	01/Jun/2024	14:00	06/Jun/2024	23:00		PLANNED	Approved	01-Jun-24	17:00	06-Jun-24	23:59	May be given from 1700 Hrs
511	RQ178321	OCC_219	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 2		D	For erection work of bay extension of 400kV/220kV ICT 11 Dia at Fatehgarh 2 RS INFRA	01/Jun/2024	14:00	06/Jun/2024	23:00	FOR BAY EXTENSION WORK OF ICT-3	PLANNED	Approved	01-Jun-24	17:00	06-Jun-24	23:59	May be given from 1700 Hrs
512	RQ178322	OCC_219	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 3		D	For erection work of bay extension of 400 kV Jackson line bays	01/Jun/2024	14:00	06/Jun/2024	23:00	FOR BAY EXTENSION WORK OF ICT-3	PLANNED	Approved	01-Jun-24	17:00	06-Jun-24	23:59	May be given from 1700 Hrs
513	RQ177803	OCC_219	cpcc3_sd	BUS	400KV AGRA(PG) - BUS 6	POWER GRID	D	Jumper and isolator maintenance work at 400 KV Bus-2B	29/Jun/2024	08:00	29/Jun/2024	18:00		PLANNED	Approved	29-Jun-24	08:00	29-Jun-24	18:00	
514	RQ177714	OCC_219	cpcc3_sd	BUS	400KV BUS 2 AT ALLAHABAD(PG)	POWER GRID	C	Relay Testing and AMP Work	27/Jun/2024	08:00	28/Jun/2024	18:00		PLANNED	Approved	27-Jun-24	08:00	28-Jun-24	18:00	May be allowed subject to no other outage.
515	RQ178357	OCC_219	cpcc1_sd	BUS	400KV BUS 2 AT BHINMAL(PG)	POWER GRID	D	For 412 89T isolator jumper work - under Project SS-95 package	27/Jun/2024	08:00	27/Jun/2024	18:00		PLANNED	Approved	27-Jun-24	08:00	27-Jun-24	18:00	
516	RQ177742	OCC_219	cpcc3_sd	BUS	400KV BUS 2 AT LUCKNOW_1(PG)	POWER GRID	D	For AMP work	25/Jun/2024	09:00	25/Jun/2024	18:00		PLANNED	Approved	25-Jun-24	09:00	25-Jun-24	18:00	
517	RQ178353	OCC_219	cpcc1_sd	BUS	400KV BUS 2 AT BHINMAL(PG)	POWER GRID	D	For BUS BAR TESTING - under Project SS-95 package	25/Jun/2024	08:00	25/Jun/2024	18:00		PLANNED	Approved	25-Jun-24	08:00	25-Jun-24	18:00	
518	RQ177707	OCC_219	cpcc3_sd	BUS	400KV BUS 1 AT ALLAHABAD(PG)	POWER GRID	C	Bus Bar relay testing and AMP Work	25/Jun/2024	08:00	26/Jun/2024	18:00		PLANNED	Approved	25-Jun-24	08:00	26-Jun-24	18:00	May be allowed subject to no other outage.

519	RQ178394	OCC_219	cpcc1_sd	BUS	400KV BUS 2 AT KOTPUTLI(PG)	POWER GRID	D	For Construction Activities of SS-104 Package ( For Stability Test of 400 kv Bus-2)	25/Jun/2024	08:00	26/Jun/2024	20:00		PLANNED	Approved	25-Jun-24	08:00	26-Jun-24	20:00	
520	RQ177741	OCC_219	cpcc3_sd	BUS	400KV BUS 1 AT LUCKNOW_1(PG)	POWER GRID	D	For AMP work	24/Jun/2024	09:00	24/Jun/2024	18:00		PLANNED	Approved	24-Jun-24	09:00	24-Jun-24	18:00	
521	RQ178372	OCC_219	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 4	POWER GRID	D	Jumpering and testing works for Bay Extension	23/Jun/2024	17:00	24/Jun/2024	23:00		PLANNED	Approved	23-Jun-24	17:00	24-Jun-24	23:59	May be given from 1700 Hrs
522	RQ178362	OCC_219	cpcc1_sd	BUS	400 KV BIKANER(PG) - BUS 2	POWER GRID	D	For jumpering, testing & commissioning works of 400/220kv ICT-3	23/Jun/2024	16:00	27/Jun/2024	23:00	Under Project SS-101 Package	PLANNED	Approved	23-Jun-24	17:00	27-Jun-24	23:59	May be given from 1700 Hrs
523	RQ178393	OCC_219	cpcc1_sd	BUS	400KV BUS 1 AT KOTPUTLI(PG)	POWER GRID	D	For Construction Activities of SS-104 Package ( For Stability Test of 400 kv Bus-1)	23/Jun/2024	08:00	24/Jun/2024	20:00		PLANNED	Approved	23-Jun-24	08:00	24-Jun-24	20:00	
524	RQ178361	OCC_219	cpcc1_sd	BUS	400 KV BIKANER(PG) - BUS 1	POWER GRID	D	For jumpering, testing & commissioning works of 400/220kv ICT-3	18/Jun/2024	17:00	22/Jun/2024	22:00	Under Project SS-101 Package	PLANNED	Approved	18-Jun-24	17:00	22-Jun-24	23:59	May be given from 1700 Hrs
525	RQ178371	OCC_219	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 3	POWER GRID	D	Jumpering and testing works for Bay Extension	17/Jun/2024	17:00	22/Jun/2024	23:00		PLANNED	Approved	17-Jun-24	17:00	22-Jun-24	23:59	May be given from 1700 Hrs
526	RQ178335	OCC_219	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)	POWER GRID	D	BUSBAR RETROFITMENT WORK	17/Jun/2024	08:00	18/Jun/2024	18:00		PLANNED	Approved	17-Jun-24	08:00	18-Jun-24	18:00	
527	RQ177556	OCC_219	cpcc2_sd	BUS	400KV BUS 3 AT MOGA(PG)	POWER GRID	C	Attending SF6 Leakage in 400 kv GIS Bus-1	16/Jun/2024	08:00	30/Jun/2024	18:00	kindly approve	PLANNED	Approved	16-Jun-24	08:00	30-Jun-24	18:00	May be further applied on D-5 period and request will be considered after analysing real time system conditions.
528	RQ178370	OCC_219	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 2	POWER GRID	D	Jumpering and testing works for Bay Extension	15/Jun/2024	17:00	16/Jun/2024	23:00		PLANNED	Approved	15-Jun-24	17:00	16-Jun-24	23:59	May be given from 1700 Hrs
529	RQ178334	OCC_219	cpcc1_sd	BUS	400KV BUS 3 AT MANDOLA(PG)	POWER GRID	D	BUSBAR RETROFITMENT WORK	14/Jun/2024	08:00	15/Jun/2024	18:00		PLANNED	Approved	14-Jun-24	08:00	15-Jun-24	18:00	
530	RQ178369	OCC_219	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 1	POWER GRID	D	Jumpering and testing works for Bay Extension	13/Jun/2024	17:00	14/Jun/2024	23:00		PLANNED	Approved	13-Jun-24	17:00	14-Jun-24	23:59	May be given from 1700 Hrs
531	RQ177424	OCC_219	cpcc2_sd	BUS	400KV BUS 2 AT NEWWANPOH(PG)	POWER GRID	D	For AMP work	12/Jun/2024	09:00	12/Jun/2024	18:00	kindly approve.	PLANNED	Approved	12-Jun-24	09:00	12-Jun-24	18:00	
532	RQ178333	OCC_219	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)	POWER GRID	D	BUSBAR RETROFITMENT WORK	12/Jun/2024	08:00	13/Jun/2024	18:00		PLANNED	Approved	12-Jun-24	08:00	13-Jun-24	18:00	
533	RQ178373	OCC_219	cpcc1_sd	BUS	400KV BUS 2 AT BAHADURGARH(PG)	POWER GRID	D	AMP Work	11/Jun/2024	08:00	11/Jun/2024	18:00		PLANNED	Approved	11-Jun-24	08:00	11-Jun-24	18:00	
534	RQ177720	OCC_219	cpcc3_sd	BUS	400KV BUS 2 AT SOHAWAL(PG)	POWER GRID	D	AMP Work	11/Jun/2024	08:00	11/Jun/2024	18:00		PLANNED	Approved	11-Jun-24	08:00	11-Jun-24	18:00	
535	RQ178374	OCC_219	cpcc1_sd	BUS	400KV BUS 4 AT BAHADURGARH(PG)	POWER GRID	D	AMP Work	10/Jun/2024	08:00	10/Jun/2024	18:00		PLANNED	Approved	10-Jun-24	08:00	10-Jun-24	18:00	

536	RQ178378	OCC_219	cpcc1_sd	BUS	400KV BUS 2 AT BHIWADI(PG)	POWER GRID	C	For Bus Bar testing works	09/Jun/2024	08:00	14/Jun/2024	18:00		PLANNED	Approved	09-Jun-24	08:00	14-Jun-24	18:00	May be allowed subject to no other outage.
537	RQ178332	OCC_219	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)	POWER GRID	D	BUSBAR RETROFITMENT WORK	09/Jun/2024	08:00	11/Jun/2024	18:00		PLANNED	Approved	09-Jun-24	08:00	11-Jun-24	18:00	
538	RQ178390	OCC_219	cpcc1_sd	BUS	400KV BUS 2 AT KOTPUTLI(PG)	POWER GRID	D	For Construction Activities of SS-104 Package ( erection of equipment)	08/Jun/2024	08:00	10/Jun/2024	20:00		PLANNED	Approved	08-Jun-24	08:00	10-Jun-24	20:00	
539	RQ177423	OCC_219	cpcc2_sd	BUS	400KV BUS 1 AT NEWWANPOH(PG)	POWER GRID	D	For AMP work	05/Jun/2024	09:00	05/Jun/2024	18:00	kindly approve.	PLANNED	Approved	05-Jun-24	09:00	05-Jun-24	18:00	
540	RQ178344	OCC_219	cpcc1_sd	BUS	400KV BUS 2 AT HISSAR(PG)	POWER GRID	D	BUSBAR AMP WORK	05/Jun/2024	08:00	05/Jun/2024	18:00		PLANNED	Approved	05-Jun-24	08:00	05-Jun-24	18:00	
541	RQ178341	OCC_219	cpcc1_sd	BUS	400KV BUS 2 AT NEEMRANA(PG)	POWER GRID	D	Bay Integration Work	05/Jun/2024	08:00	05/Jun/2024	18:00		PLANNED	Approved	05-Jun-24	08:00	05-Jun-24	18:00	
542	RQ178379	OCC_219	cpcc1_sd	BUS	400KV BUS 2 AT JIND(PG)	POWER GRID	D	For const. activities of SS-104 package ( Erection of IPS Tube and Clamps connectors in bay 412)	05/Jun/2024	08:00	05/Jun/2024	18:00		PLANNED	Approved	05-Jun-24	08:00	05-Jun-24	18:00	
543	RQ178343	OCC_219	cpcc1_sd	BUS	400KV BUS 1 AT HISSAR(PG)	POWER GRID	D	BUSBAR AMP WORK	04/Jun/2024	08:00	04/Jun/2024	18:00		PLANNED	Approved	04-Jun-24	08:00	04-Jun-24	18:00	
544	RQ178389	OCC_219	cpcc1_sd	BUS	400KV BUS 1 AT KOTPUTLI(PG)	POWER GRID	D	For Construction Activities of SS-104 Package ( erection of equipment)	04/Jun/2024	08:00	06/Jun/2024	20:00		PLANNED	Approved	04-Jun-24	08:00	06-Jun-24	20:00	
545	RQ177950	OCC_219	cpcc2_sd	BUS	400KV BUS 1 AT KISHENPUR(PG)	POWER GRID	D	For AMP and Jumper Strengthening work.	03/Jun/2024	09:00	03/Jun/2024	17:00	Kindly approve	PLANNED	Approved	03-Jun-24	09:00	03-Jun-24	17:00	
546	RQ178377	OCC_219	cpcc1_sd	BUS	400KV BUS 1 AT BHIWADI(PG)	POWER GRID	C	For Bus Bar testing works	03/Jun/2024	08:00	08/Jun/2024	18:00		PLANNED	Approved	03-Jun-24	08:00	08-Jun-24	18:00	May be allowed subject to no other outage.
547	RQ178340	OCC_219	cpcc1_sd	BUS	400KV BUS 1 AT NEEMRANA(PG)	POWER GRID	D	Bay Integration Work	03/Jun/2024	08:00	03/Jun/2024	18:00		PLANNED	Approved	03-Jun-24	08:00	03-Jun-24	18:00	
548	RQ178388	OCC_219	cpcc1_sd	BUS	400KV BUS 1 AT BASSI(PG)	POWER GRID	D	400kv BUSBAR RETROFITMENT WORK	03/Jun/2024	08:00	08/Jun/2024	18:00		PLANNED	Approved	03-Jun-24	08:00	08-Jun-24	18:00	
549	RQ178519	OCC_219	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 2	POWER GRID	D	For Compliance of Vigilance department observation regarding strenghtening of foundation (Civil) of 401 Bay bus isolator 401 89 A (B-phase) and earth switch 401 89 AE (B-phase).	01/Jun/2024	17:00	07/Jun/2024	22:00	along with bay Fatehgarh-3 413 bay	PLANNED	Approved	01-Jun-24	17:00	07-Jun-24	22:00	May be allowed on daily basis from 1700 Hrs, subject to no other outage and real time Grid conditions.
550	RQ177557	OCC_219	cpcc2_sd	BUS	400KV BUS 4 AT MOGA(PG)	POWER GRID	C	Attending SF6 Leakage in 400 kv GIS Bus-2	01/Jun/2024	08:00	15/Jun/2024	18:00	kindly approve	PLANNED	Approved	01-Jun-24	08:00	15-Jun-24	18:00	May be further applied on D-5 period and request will be considered after analysing real time system conditions.
551	RQ177534	OCC_219	slcds_sd	BUS	400KV BUS 2 AT BARMER(RS)	RRVPNL	D	Quarterly / Half yearly Maintenance along with testing of Bay equipments	28/Jun/2024	08:00	28/Jun/2024	18:00		PLANNED	Approved	28-Jun-24	17:00	28-Jun-24	23:59	May be given from 1700 Hrs

552	RQ177537	OCC_219	sldcrs_sd	BUS	400KV BUS 2KANKANI(RS)	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	26/Jun/2024	08:00	26/Jun/2024	18:00		PLANNED	Approved	26-Jun-24	17:00	26-Jun-24	23:59	May be given from 1700 Hrs
553	RQ177533	OCC_219	sldcrs_sd	BUS	400KV BUS 1 AT BARMER(RS)	RRVPNL	D	Quarterly / Half yearly Maintenance along with testing of Bay equipments	26/Jun/2024	08:00	26/Jun/2024	18:00		PLANNED	Approved	26-Jun-24	17:00	26-Jun-24	23:59	May be given from 1700 Hrs
554	RQ177536	OCC_219	sldcrs_sd	BUS	400KV BUS 1KANKANI(RS)	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	24/Jun/2024	08:00	24/Jun/2024	18:00		PLANNED	Approved	24-Jun-24	17:00	24-Jun-24	23:59	May be given from 1700 Hrs
555	RQ177530	OCC_219	sldcrs_sd	BUS	400KV BUS 2 AT MERTA(RS)	RRVPNL	D	Annual maintenance and testing of Bus-1 and bus connecting isoaltors.	19/Jun/2024	08:00	19/Jun/2024	18:00		PLANNED	Approved	19-Jun-24	17:00	19-Jun-24	23:59	May be given from 1700 Hrs
556	RQ177535	OCC_219	sldcrs_sd	BUS	400KV BUS 1 AT BIKANER(RS)	RRVPNL	D	Routine Maintenance	18/Jun/2024	08:00	18/Jun/2024	18:00		PLANNED	Approved	18-Jun-24	17:00	18-Jun-24	23:59	May be given from 1700 Hrs
557	RQ177526	OCC_219	sldcrs_sd	BUS	400KV BUS 1 AT JODHPUR(RS)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	18/Jun/2024	08:00	18/Jun/2024	18:00		PLANNED	Approved	18-Jun-24	17:00	18-Jun-24	23:59	May be given from 1700 Hrs
558	RQ177529	OCC_219	sldcrs_sd	BUS	400KV BUS 1 AT MERTA(RS)	RRVPNL	D	Annual maintenance and testing of Bus-1 and bus connecting isoaltors.	18/Jun/2024	08:00	18/Jun/2024	18:00		PLANNED	Approved	18-Jun-24	17:00	18-Jun-24	23:59	May be given from 1700 Hrs
559	RQ177527	OCC_219	sldcrs_sd	BUS	400KV BUS 2 AT JODHPUR(RS)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	10/Jun/2024	08:00	10/Jun/2024	18:00		PLANNED	Approved	10-Jun-24	17:00	10-Jun-24	23:59	May be given from 1700 Hrs
560	RQ177532	OCC_219	sldcrs_sd	BUS	400KV BUS 2 AT BABAI(RS)	RRVPNL	D	Half Yearly Maintenance, Testing of bay equipments	06/Jun/2024	08:00	06/Jun/2024	18:00		PLANNED	Approved	06-Jun-24	17:00	06-Jun-24	23:59	May be given from 1700 Hrs
561	RQ177531	OCC_219	sldcrs_sd	BUS	400KV BUS 1 AT BABAI(RS)	RRVPNL	D	Half Yearly Maintenance, Testing of bay equipments and To attend the SF6 GAS leakage in 152 A.C.B.	04/Jun/2024	08:00	04/Jun/2024	18:00		PLANNED	Approved	04-Jun-24	17:00	04-Jun-24	23:59	May be given from 1700 Hrs
562	RQ177528	OCC_219	sldcrs_sd	BUS	400KV BUS 1 AT KAWAI SCTPS(APR)	APRL	D	Annual maintenance and testing of Bus-1 and bus connecting isoaltors.	26/Jun/2024	08:00	26/Jun/2024	18:00		PLANNED	Approved	26-Jun-24	17:00	26-Jun-24	23:59	May be allowed subject to no other outage/May be given from 1700 Hrs.
563	RQ177650	OCC_219	stuup_sd	BUS	400KV BUS 2 AT SULTANPUR(UP)	UPPTCL	D	* Preventive Maintenance of Bus-B at 400KV S/S Sultanpur	14/Jun/2024	10:00	14/Jun/2024	16:00		PLANNED	Approved	14-Jun-24	10:00	14-Jun-24	16:00	
564	RQ177370	OCC_219	stuup_sd	BUS	400KV BUS 2 AT MUZAFFARNAGAR(UP)	UPPTCL	C	MAINTINANCE OF PANTAGRAPH ISOLATOR	13/Jun/2024	09:00	15/Jun/2024	18:00	Generation affected: Generation not affected because SUPPLY evacuated through B-BUS & TBC Muzaffarnagar	PLANNED	Approved	13-Jun-24	09:00	15-Jun-24	18:00	May be allowed subject to no other outage.



565	RQ177369	OCC_219	stuup_sd	BUS	400KV BUS 1 AT MUZAFFARNAGAR(UP)	UPPTCL	C	MAINTINANCE OF PANTAGRAPH ISOLATOR	10/Jun/2024	09:00	12/Jun/2024	18:00	Generation affected: Generation not affected because SUPPLY evacuated through B-BUS & TBC Muzaffarnagar	PLANNED	Approved	10-Jun-24	09:00	12-Jun-24	18:00	May be allowed subject to no other outage.
566	RQ177928	OCC_219	stuup_sd	BUS	400 KV GR.NOIDA_2(UPC) - BUS 2	UPPTCL	D	* Maintenance work will be done of 400 kV Main Bus-2nd.	02/Jun/2024	08:00	02/Jun/2024	12:00		PLANNED	Approved	02-Jun-24	08:00	02-Jun-24	12:00	
567	RQ178511	OCC_219	cpcc1_sd	BUS	400 KV BIKANER_2 (PBTSU) - BUS 2	PBTSU	D	For Bay extension works	11/Jun/2024	15:00	17/Jun/2024	23:00		PLANNED	Approved	11-Jun-24	17:00	17-Jun-24	23:59	May be given from 1700 Hrs
568	RQ178510	OCC_219	cpcc1_sd	BUS	400 KV BIKANER_2 (PBTSU) - BUS 1	PBTSU	D	For Bay extension works	05/Jun/2024	17:00	10/Jun/2024	23:00		PLANNED	Approved	05-Jun-24	17:00	10-Jun-24	23:59	May be given from 1700 Hrs
569	RQ177439	OCC_219	singrauli_sd	BUS	400KV BUS 2 AT SINGRAULI(NT)	NTPC	C	BUS-02 OF ANPARA AND ALD-01 ISOLATOR REPLACEMENT	10/Jun/2024	08:00	15/Jun/2024	18:00	BUS-02 SHUTDOWN REQUIRED	PLANNED	Rejected					May be rejected and planned after 15th September,2024 due to high demand period of Northern region.
570	RQ177915	OCC_219	ntpcos_sd	BUS	400KV BUS 3 AT RIHAND(NT)	NTPC	D	For OH works on BUS & Bus side connected isolators OH works.	07/Jun/2024	08:00	07/Jun/2024	18:00	For OH works on BUS & Bus side connected isolators OH works.	PLANNED	Approved	07-Jun-24	08:00	07-Jun-24	18:00	May be allowed subject to no other outage.
571	RQ177579	OCC_219	sldcuk_sd	BUS	400KV BUS 1 AT KASHIPUR(UK)	PTCUL	D	For dismantling of existing line side switchgear equipment of 400kv Srinagar Main Bay for upgradation work by M/s K.R.T.L. Limited	06/Jun/2024	09:00	06/Jun/2024	12:00	Bus I Shut Down will not cause any disturbance as all the 400kv feeders will feed through 400kv Main Bus II	PLANNED	Approved	06-Jun-24	09:00	06-Jun-24	12:00	
572	RQ177481	OCC_219	sldchr_sd	BUS	400KV BUS 2 AT KABULPUR(HV)	HVPNL	D	AMP of BUS Equipment (Testing of line CVT, BUS isolator Alignment)	06/Jun/2024	08:00	06/Jun/2024	20:00		PLANNED	Approved	06-Jun-24	08:00	06-Jun-24	20:00	
573	RQ177480	OCC_219	sldchr_sd	BUS	400KV BUS 1 AT KABULPUR(HV)	HVPNL	D	AMP of BUS Equipment (Testing of line CVT, BUS isolator Alignment)	05/Jun/2024	08:00	05/Jun/2024	20:00		PLANNED	Approved	05-Jun-24	08:00	05-Jun-24	20:00	
574	RQ177354	OCC_219	stuup_sd	BUS	400 KV BADAUNE(UP) - BUS 1	OCBTL	C	For rectification of very minor Gas leakage observed in Y-ph Bus-1 PT	04/Jun/2024	10:00	07/Jun/2024	18:00		PLANNED	Approved	04-Jun-24	10:00	07-Jun-24	18:00	May be allowed subject to no other outage.

575	RQ178515	OCC_219	cpcc1_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PBTSU)-KHETRI (PKTSL) (PBTSU) CKT-1 @BIKANER_2 (PBTSU)	PBTSU	D	For Implementing the logic in Back-up Impedance relay as per latest IOM	25/Jun/2024	17:00	25/Jun/2024	23:00		PLANNED	Approved	25-Jun-24	17:00	25-Jun-24	23:59	May be given from 1700 Hrs
576	RQ178514	OCC_219	cpcc1_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PBTSU)-KHETRI (PKTSL) (PBTSU) CKT-2 @BIKANER_2 (PBTSU)	PBTSU	D	For Implementing the logic in Back-up Impedance relay as per latest IOM	24/Jun/2024	17:00	24/Jun/2024	23:00		PLANNED	Approved	24-Jun-24	17:00	24-Jun-24	23:59	May be given from 1700 Hrs
577	RQ178513	OCC_219	cpcc1_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PBTSU)-KHETRI (PKTSL) (PBTSU) CKT-3 @BIKANER_2 (PBTSU)	PBTSU	D	For attending the issue in PT100 Sensor	22/Jun/2024	17:00	22/Jun/2024	23:00		PLANNED	Approved	22-Jun-24	17:00	22-Jun-24	23:59	May be given from 1700 Hrs
578	RQ178512	OCC_219	cpcc1_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PBTSU)-KHETRI (PKTSL) (PBTSU) CKT-4 @BIKANER_2 (PBTSU)	PBTSU	D	For attending the issue in PT100 Sensor	21/Jun/2024	17:00	21/Jun/2024	22:00		PLANNED	Approved	21-Jun-24	17:00	21-Jun-24	23:59	May be given from 1700 Hrs
579	RQ177654	OCC_219	cpcc2_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON KURUKSHETRA(PG)-NAKODAR(PSG) (PG) CKT-1 @NAKODAR(PSG)	POWER GRID	D	For AMP work	20/Jun/2024	10:00	20/Jun/2024	16:00	kindly approve	PLANNED	Approved	20-Jun-24	10:00	20-Jun-24	16:00	
580	RQ178444	OCC_219	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON AGRA-JAIPUR SOUTH (PG) CKT-2 @JAIPUR SOUTH(PG)	POWER GRID	D	CSD Fine tuning of 50MVAR AGRA-2 Line Reactor (406 Main Bay, Minimum 5 open & close on load operations will be carried out during fine tuning of the CSD)	08/Jun/2024	08:00	08/Jun/2024	18:00		PLANNED	Approved	08-Jun-24	08:00	08-Jun-24	18:00	

581	RQ178451	OCC_219	cpcc1_sd	LINE REACTOR	50 MVAR SWITCHABLE LR ON 400 KV KANKROLI-ZERDA (PG) CKT-1 @KANKROLI(PG)	POWER GRID	D	Rectification of CoE Audit point	07/Jun/2024	08:00	07/Jun/2024	18:00		PLANNED	Approved	07-Jun-24	17:00	07-Jun-24	23:59	May be given from 1700 Hrs
582	RQ178443	OCC_219	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON AGRA-JAIPUR SOUTH (PG) CKT-1 @JAIPUR SOUTH(PG)	POWER GRID	D	CSD Fine tuning of 50MVAR AGRA-1 Line Reactor (406 Main Bay, Minimum 5 open & close on load operations will be carried out during fine tuning of the CSD)	07/Jun/2024	08:00	07/Jun/2024	18:00		PLANNED	Approved	07-Jun-24	08:00	07-Jun-24	18:00	
583	RQ178442	OCC_219	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON 400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1 @JAIPUR SOUTH(PG)	POWER GRID	D	CSD Fine tuning of 50MVAR RAPP-D Line Reactor (415 Main Bay, Minimum 5 open & close on load operations will be carried out during fine tuning of the CSD)	05/Jun/2024	08:00	05/Jun/2024	18:00		PLANNED	Approved	05-Jun-24	08:00	05-Jun-24	18:00	
584	RQ178438	OCC_219	cpcc1_sd	LINE REACTOR	50 MVAR SWITCHABLE LR ON 400 KV BHINMAL-KANKROLI (PG) CKT-1 @BHINMAL(PG)	POWER GRID	D	CSD Fine tuning of 50MVAR 400kv Bhinmal-Kankroli Line Reactor-(404R Main Bay, Minimum 5 open & close on load operations will be carried out during fine tuning of the CSD)	03/Jun/2024	08:00	03/Jun/2024	18:00		PLANNED	Approved	03-Jun-24	17:00	03-Jun-24	23:59	May be given from 1700 Hrs
585	RQ177633	OCC_219	slcds_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BABAI(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-1 @BABAI(RS)	RRVPNL	D	Half Yearly Maintenance and Testing of bay equipments .	06/Jun/2024	06:00	06/Jun/2024	12:00		PLANNED	Approved	06-Jun-24	06:00	06-Jun-24	12:00	May be given subject to real time grid conditions.
586	RQ177632	OCC_219	slcds_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BABAI(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-2 @BABAI(RS)	RRVPNL	D	Half Yearly Maintenance and Testing of bay equipments .	04/Jun/2024	06:00	04/Jun/2024	12:00		PLANNED	Approved	04-Jun-24	06:00	04-Jun-24	12:00	May be given subject to real time grid conditions.
587	RQ177618	OCC_219	slcds_sd	BR/BSR/MSR/MSR	80 MVAR BUS REACTOR NO 1 AT 400 KV KANKANI(RS)	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	28/Jun/2024	08:00	28/Jun/2024	18:00		PLANNED	Approved	28-Jun-24	08:00	28-Jun-24	18:00	May be given subject to real time grid conditions.

588	RQ177617	OCC_219	sldcrs_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV PHAGI(RS)	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF ASSOCITED BAY EQUIPMENTS	26/Jun/2024	08:00	26/Jun/2024	18:00		PLANNED	Approved	26-Jun-24	08:00	26-Jun-24	18:00	May be given subject to real time grid conditions.
589	RQ177706	OCC_219	sldcrs_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV AKAL(RS)	RRVPNL	D	Quarterly maintenance work	19/Jun/2024	16:00	20/Jun/2024	20:00		PLANNED	Approved	19-Jun-24	16:00	20-Jun-24	20:00	May be given subject to real time grid conditions.
590	RQ177705	OCC_219	sldcrs_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV AKAL(RS)	RRVPNL	D	Quarterly maintenance work	17/Jun/2024	16:00	18/Jun/2024	20:00		PLANNED	Approved	17-Jun-24	16:00	18-Jun-24	20:00	May be given subject to real time grid conditions.
591	RQ177616	OCC_219	sldcrs_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK & TESTING OF BAY EQUIPMENTS	10/Jun/2024	08:00	10/Jun/2024	18:00		PLANNED	Approved	10-Jun-24	08:00	10-Jun-24	18:00	May be given subject to real time grid conditions.
592	RQ177619	OCC_219	sldcrs_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400 KV BABAI(RS)	RRVPNL	D	Half Yearly Maintenance and Testing of bay equipments .	05/Jun/2024	08:00	05/Jun/2024	18:00		PLANNED	Approved	05-Jun-24	08:00	05-Jun-24	18:00	May be given subject to real time grid conditions.
593	RQ177615	OCC_219	sldcrs_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV BARMER(RS)	RRVPNL	D	Quarterly / Half yearly Maintenance along with testing of Bay equipments	03/Jun/2024	08:00	03/Jun/2024	18:00		PLANNED	Approved	03-Jun-24	08:00	03-Jun-24	18:00	May be given subject to real time grid conditions.
594	RQ178433	OCC_219	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_II(PG)		D	for AMP works	22/Jun/2024	14:00	24/Jun/2024	22:00		PLANNED	Approved	22-Jun-24	17:00	24-Jun-24	23:59	May be given from 1700 Hrs
595	RQ178424	OCC_219	cpcc1_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 2 AT 400KV KOTA(PG)	POWER GRID	D	CSD Fine tuning Work	20/Jun/2024	08:00	20/Jun/2024	18:00		PLANNED	Approved	20-Jun-24	08:00	20-Jun-24	18:00	
596	RQ178420	OCC_219	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV KURUKSHETRA(PG)	POWER GRID	D	Rectification of SIR Audit point AND CSD FINE TUNING	20/Jun/2024	08:00	20/Jun/2024	18:00	(Minimum 5 open & close on load operations of Bus Reactor will be carried out during fine tuning of the CSD relay)	PLANNED	Approved	20-Jun-24	08:00	20-Jun-24	18:00	
597	RQ178406	OCC_219	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400KV JAIPUR SOUTH(PG)	POWER GRID	D	Rectification of CoE Audit point	20/Jun/2024	08:00	20/Jun/2024	18:00		PLANNED	Approved	20-Jun-24	08:00	20-Jun-24	18:00	
598	RQ178422	OCC_219	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV KOTESWAR(TH)	POWER GRID	D	AMP WORK	19/Jun/2024	08:00	19/Jun/2024	18:00		PLANNED	Approved	19-Jun-24	08:00	19-Jun-24	18:00	
599	RQ178405	OCC_219	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV JAIPUR SOUTH(PG)	POWER GRID	D	Rectification of CoE Audit point	18/Jun/2024	08:00	18/Jun/2024	18:00		PLANNED	Approved	18-Jun-24	08:00	18-Jun-24	18:00	

600	RQ178399	OCC_219	cpcc1_sd	BR/BSR/MSC/MSR	225 MVAR BUS SERIES REACTOR NO 1 AT 400 KV MANDOLA(PG)	POWER GRID	D	BUS BAR RETROFITMENT WORK	13/Jun/2024	08:00	15/Jun/2024	18:00		PLANNED	Approved	13-Jun-24	08:00	15-Jun-24	18:00	
601	RQ178400	OCC_219	cpcc1_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV MANDOLA(PG)	POWER GRID	D	BUS BAR RETROFITMENT WORK	10/Jun/2024	08:00	12/Jun/2024	18:00		PLANNED	Approved	10-Jun-24	08:00	12-Jun-24	18:00	
602	RQ178403	OCC_219	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV JAIPUR SOUTH(PG)	POWER GRID	D	CSD Fine tuning of 125MVAR Bus Reactor-1 (410 Main Bay, Minimum 5 open & close on load operations will be carried out during fine tuning of the CSD)	06/Jun/2024	09:00	06/Jun/2024	17:00	(Minimum 5 open & close on load operations of Bus Reactor will be carried out during fine tuning of the CSD relay)	PLANNED	Approved	06-Jun-24	09:00	06-Jun-24	17:00	
603	RQ178410	OCC_219	cpcc1_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV SIKAR(PG)	POWER GRID	D	AMP WORK	06/Jun/2024	08:00	06/Jun/2024	18:00		PLANNED	Approved	06-Jun-24	08:00	06-Jun-24	18:00	
604	RQ178416	OCC_219	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400KV KANKROLI(PG)	POWER GRID	D	Rectification of CoE Audit point	06/Jun/2024	08:00	06/Jun/2024	15:00		PLANNED	Approved	06-Jun-24	17:00	06-Jun-24	23:59	May be given from 1700 Hrs
605	RQ178401	OCC_219	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400 KV MANDOLA(PG)	POWER GRID	D	BUS BAR RETROFITMENT WORK	06/Jun/2024	08:00	08/Jun/2024	18:00		PLANNED	Approved	06-Jun-24	08:00	08-Jun-24	18:00	
606	RQ178409	OCC_219	cpcc1_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 2 AT 400KV SAHARANPUR(PG)	POWER GRID	D	For AMP work	05/Jun/2024	08:00	05/Jun/2024	18:00		PLANNED	Approved	05-Jun-24	08:00	05-Jun-24	18:00	
607	RQ178415	OCC_219	cpcc1_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV KANKROLI(PG)	POWER GRID	D	Rectification of CoE Audit point	05/Jun/2024	08:00	05/Jun/2024	15:00		PLANNED	Approved	05-Jun-24	17:00	05-Jun-24	23:59	May be given from 1700 Hrs
608	RQ178404	OCC_219	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400KV JAIPUR SOUTH(PG)	POWER GRID	D	CSD Fine tuning of 125MVAR Bus Reactor-2 (413 Main Bay & 414 Tie Bay, Minimum 5 open & close on load operations will be carried out during fine tuning of the CSD)	04/Jun/2024	09:00	04/Jun/2024	17:00	(Minimum 5 open & close on load operations of Bus Reactor will be carried out during fine tuning of the CSD relay)	PLANNED	Approved	04-Jun-24	09:00	04-Jun-24	17:00	
609	RQ178425	OCC_219	cpcc1_sd	BR/BSR/MSC/MSR	225 MVAR BUS SERIES REACTOR NO 1 AT 400 KV MANDOLA(PG)	POWER GRID	D	For AMP work	04/Jun/2024	08:00	04/Jun/2024	18:00		PLANNED	Approved	04-Jun-24	08:00	04-Jun-24	18:00	
610	RQ178408	OCC_219	cpcc1_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV SAHARANPUR(PG)	POWER GRID	D	For AMP work	04/Jun/2024	08:00	04/Jun/2024	18:00		PLANNED	Approved	04-Jun-24	08:00	04-Jun-24	18:00	

611	RQ178407	OCC_219	cpcc1_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV BHINMAL(PG)	POWER GRID	D	CSD Fine tuning of 80MVAR Bus Reactor (409 Main Bay & 408 Tie Bay, Minimum 5 open & close on load operations will be carried out during fine tuning of the CSD)	01/Jun/2024	08:00	01/Jun/2024	18:00		PLANNED	Approved	01-Jun-24	08:00	01-Jun-24	18:00	
612	RQ177542	OCC_219	stuup_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV BASTI(UP)	UPPTCL	D	* Shutdown of 125MVAR Bus Reactor is required for annual testing and maintenance purpose.	17/Jun/2024	10:00	17/Jun/2024	16:00		PLANNED	Approved	17-Jun-24	10:00	17-Jun-24	16:00	
613	RQ178411	OCC_219	cpcc1_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400 KV MEERUT_PMSTL (UP)	UPPTCL	C	SF6 Gas density monitor body replacement	12/Jun/2024	08:00	13/Jun/2024	18:00		PLANNED	Approved	12-Jun-24	08:00	13-Jun-24	18:00	May be given subject to real time grid conditions.
614	RQ177929	OCC_219	stuup_sd	BR/BSR/MSC/MSR	63 MVAR BUS REACTOR NO 1 AT 400KV ANPARA(UP)	UPPTCL	D	For testing of Bus reactor and Transfer bus bay element.Attending oil leakage from bus reactor	03/Jun/2024	09:00	06/Jun/2024	17:00	Bus reactor will be in charged condition from Transfer bus BTPS	PLANNED	Approved	03-Jun-24	09:00	06-Jun-24	17:00	May be given subject to real time grid conditions.
615	RQ178414	OCC_219	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV KHETRI (PKTSL)	PKTSL	C	For CSD fine tuning	01/Jun/2024	08:00	02/Jun/2024	18:00	(Minimum 5 open & close on load operations of Bus Reactor will be carried out during fine tuning of the CSD relay)	PLANNED	Approved	01-Jun-24	08:00	02-Jun-24	18:00	May be given subject to real time grid conditions.
616	RQ177544	OCC_219	rampur_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV RAMPUR HEP(SJ)	SJVNL	C	The peaking season is about to start as per the past observation and during this period the voltage level of the transmission line become under 400KV. So we have to disconnect the bus reactor to optimize the voltage level.	01/Jun/2024	08:00	28/Sep/2024	18:00		PLANNED	Rejected					May be rejected/ Operation may be done as per NRLDC instruction.

617	RQ177639	OCC_219	jhakri_sd	BR/BSR/MSR/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV NATHPA JHAKRI(SJ)	SJVNL	C	The peaking season is about to start as per the past observation and during this period the voltage level of the transmission lines become about 400 KV. So, we have to disconnect the Bus Reactor to optimize the voltage level. The shutdown for Bus Reactor is required w.e.f. 20.05.2024 to 15.09.2024. You are requested to approve for the same.	01/Jun/2024	08:00	15/Sep/2024	18:00		PLANNED	Rejected						May be rejected/ Operation may be done as per NRLDC instruction.
618	RQ177595	OCC_219	cpcc3_sd	BAY	408 TIE BAY - 400 KV SAMBHAL_PRSTL - RAMPUR_PRSTL (UP) CKT-1 (UPPTCL) AND 400/220 KV 500 MVA ICT 2 AT SAMBHAL_PRSTL (UP) AT 400 KV SAMBHAL_PRSTL (UP) (UPPTCL)	UPPTCL	C	CB Interrupter maintenance work	27/Jun/2024	10:00	06/Jul/2024	18:00		PLANNED	Approved	27-Jun-24	10:00	06-Jul-24	18:00	Element must remain in service via other bay.	
619	RQ178502	OCC_219	cpcc1_sd	BAY	408 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT MEERUT_PMSTL (UP) (UPPTCL) AND FUTURE AT 400 KV MEERUT_PMSTL (UP) (UPPTCL)	UPPTCL	C	SF6 Gas density monitor body replacement	20/Jun/2024	08:00	22/Jun/2024	18:00		PLANNED	Approved	20-Jun-24	08:00	22-Jun-24	18:00	Element must remain in service via other bay.	
620	RQ178501	OCC_219	cpcc1_sd	BAY	409 MAIN BAY - 400 KV MEERUT_PMSTL (UP) - BUS 2 (UPPTCL) AT 400 KV MEERUT_PMSTL (UP)	UPPTCL	C	SF6 Gas density monitor body replacement	20/Jun/2024	08:00	22/Jun/2024	18:00		PLANNED	Approved	20-Jun-24	08:00	22-Jun-24	18:00	Element must remain in service via other bay.	
621	RQ177922	OCC_219	stuup_sd	BAY	407 MAIN BAY - 400 KV REWA ROAD-PANKI (UP) CKT-1 (UPPTCL) AT 400 KV PANKI(UP)	UPPTCL	D	* SHUTDOWN OF 400KV PANKI-FATEHPUR CKT-I FOR BAY MAINTENANCE	18/Jun/2024	08:00	18/Jun/2024	17:00		PLANNED	Approved	18-Jun-24	08:00	18-Jun-24	17:00		

622	RQ177591	OCC_219	cpcc3_sd	BAY	407 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT SAMBHAL_PRSTL (UP) (UPPTCL) AT 400 KV SAMBHAL_PRSTL (UP)	UPPTCL	C	CB Interrupter maintenance work	17/Jun/2024	10:00	26/Jun/2024	18:00		PLANNED	Approved	17-Jun-24	10:00	26-Jun-24	18:00	Element must remain in service via other bay.
623	RQ178499	OCC_219	cpcc1_sd	BAY	414 MAIN BAY - 400 KV MEERUT_PMSTL (UP) - BUS 2 (UPPTCL) AT 400 KV MEERUT_PMSTL (UP)	UPPTCL	C	SF6 Gas density monitor body replacement	17/Jun/2024	08:00	19/Jun/2024	18:00		PLANNED	Approved	17-Jun-24	08:00	19-Jun-24	18:00	Element must remain in service via other bay.
624	RQ178500	OCC_219	cpcc1_sd	BAY	413 TIE BAY - 400/220 KV 500 MVA ICT 1 AT MEERUT_PMSTL (UP) (UPPTCL) AND FUTURE AT 400 KV MEERUT_PMSTL (UP) (UPPTCL)	UPPTCL	C	SF6 Gas density monitor body replacement	17/Jun/2024	08:00	19/Jun/2024	18:00		PLANNED	Approved	17-Jun-24	08:00	19-Jun-24	18:00	Element must remain in service via other bay.
625	RQ177923	OCC_219	stuup_sd	BAY	401 MAIN BAY - 400 KV UNNAO(UP)-JEHTA_HARDOI ROAD (UP) (PG) CKT-1 (UPPTCL)	UPPTCL	D	* Shutdown of 400 kv Unnao Ckt-1 for BCU rectification work	11/Jun/2024	10:00	12/Jun/2024	17:00		PLANNED	Approved	11-Jun-24	10:00	12-Jun-24	17:00	
626	RQ177590	OCC_219	cpcc3_sd	BAY	406 MAIN BAY - 400 KV SAMBHAL_PRSTL - BADAUNE (UP) CKT-2 (UPPTCL) AT 400 KV SAMBHAL_PRSTL (UP)	UPPTCL	C	CB Interrupter maintenance work	07/Jun/2024	08:00	16/Jun/2024	18:00		PLANNED	Approved	07-Jun-24	08:00	16-Jun-24	18:00	Element must remain in service via other bay.
627	RQ177351	OCC_219	stuup_sd	BAY	411 MAIN BAY - 400KV BAREILLY-UNNAO (UP) CKT-2 AT BAREILLY(UP)	UPPTCL	D	* 19.03.2024 12:37:58 INDIA (11007707) Phone 9412738883 >X* for testing of line and preventive maintainance	04/Jun/2024	06:00	04/Jun/2024	18:00		PLANNED	Approved	04-Jun-24	06:00	04-Jun-24	18:00	
628	RQ177543	OCC_219	stuup_sd	BAY	406 MAIN BAY - 400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-2 (UPPTCL)	UPPTCL	D	* Shutdown of 400kv Basti-Lko.(PG) II is required to check and testing of >X Bus Bar protection scheme. During shutdown, inter-	03/Jun/2024	11:00	03/Jun/2024	16:00		PLANNED	Approved	03-Jun-24	11:00	03-Jun-24	16:00	



629	RQ177545	OCC_219	stuup_sd	BAY	404 MAIN BAY - 400 KV GORAKHPUR(PG)-BASTI(UP) (PG) CKT-2 (UPPTCL)	UPPTCL	D	* Shutdown of 400kv Basti-Gkp.(PG) II is required to check and testing of >X Bus Bar protection scheme. During shutdown, inter-	03/Jun/2024	11:00	03/Jun/2024	16:00		PLANNED	Approved	03-Jun-24	11:00	03-Jun-24	16:00	
630	RQ177924	OCC_219	stuup_sd	BAY	409 BUS COUPLER BAY - 400 KV BASTI(UP) - BUS 1 (UPPTCL) AND 400 KV BASTI(UP) - BUS 2 AT 400 KV BASTI(UP) (UPPTCL)	UPPTCL	D	* Shutdown of 400kv Bus Coupler is required for annual testing and >X maintenance purpose.	03/Jun/2024	11:00	03/Jun/2024	16:00		PLANNED	Approved	03-Jun-24	11:00	03-Jun-24	16:00	
631	RQ177350	OCC_219	stuup_sd	BAY	410 MAIN BAY - 400KV BAREILLY-UNNAO (UP) CKT-1 AT BAREILLY(UP)	UPPTCL	D	* 19.03.2024 12:40:57 INDIA (11007707) Phone 9412738883 >X* for testing of line and preventive maintainance	03/Jun/2024	06:00	03/Jun/2024	18:00		PLANNED	Approved	03-Jun-24	06:00	03-Jun-24	18:00	
632	RQ177688	OCC_219	cpcc3_sd	BAY	W10Q2 TIE BAY - 400 KV AGRA(PG)-FILTER BANK-1 (POWERGRID) AND FUTURE AT 400 KV AGRA(PG) (POWERGRID)	POWER GRID	D	For AMP work	26/Jun/2024	09:00	26/Jun/2024	18:00		PLANNED	Approved	26-Jun-24	09:00	26-Jun-24	18:00	
633	RQ177744	OCC_219	cpcc3_sd	BAY	409 MAIN BAY - 400 KV MAU(UP)-RASRA (UP) (PG) CKT-1 (POWERGRID)	POWER GRID	C	FOR CB Retrofitment Work	26/Jun/2024	08:00	30/Jun/2024	18:00		PLANNED	Approved	26-Jun-24	08:00	30-Jun-24	18:00	Element must remain in service via other bay.
634	RQ177686	OCC_219	cpcc3_sd	BAY	W10Q1 MAIN BAY - 400 KV AGRA(PG)-FILTER BANK-1 (POWERGRID)	POWER GRID	D	For AMP work	25/Jun/2024	09:00	25/Jun/2024	18:00		PLANNED	Approved	25-Jun-24	09:00	25-Jun-24	18:00	
635	RQ177692	OCC_219	cpcc3_sd	BAY	W1 W3.Q1 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT AGRA(PG) (POWERGRID) AT 400 KV AGRA(PG)	POWER GRID	D	For AMP work	24/Jun/2024	09:00	24/Jun/2024	18:00		PLANNED	Approved	24-Jun-24	09:00	24-Jun-24	18:00	
636	RQ177743	OCC_219	cpcc3_sd	BAY	408 MAIN BAY - 400 KV MAU(UP)-BALIA(PG) (PG) CKT-1 (POWERGRID)	POWER GRID	C	FOR CB Retrofitment Work	22/Jun/2024	08:00	28/Jun/2024	18:00		PLANNED	Approved	22-Jun-24	08:00	28-Jun-24	18:00	Element must remain in service via other bay.

637	RQ178471	OCC_219	cpcc1_sd	BAY	424 TIE BAY - 400KV KURUKSHETRA-SONIPAT (PG) CKT-1 AND 400KV KURUKSHETRA-SONIPAT (PG) CKT-2 AT KURUKSHETRA(PG)	POWER GRID	C	FOR CB RECTIFICATION WORKS	21/Jun/2024	08:00	28/Jun/2024	18:00		PLANNED	Approved	21-Jun-24	08:00	28-Jun-24	18:00	Element must remain in service via other bay.
638	RQ177680	OCC_219	cpcc3_sd	BAY	415 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV ALLAHABAD(PG) (POWERGRID) AT 400 KV ALLAHABAD(PG)	POWER GRID	C	CB Drive mechnaism overhauling	20/Jun/2024	10:00	23/Jun/2024	18:00		PLANNED	Approved	20-Jun-24	10:00	23-Jun-24	18:00	Element must remain in service via other bay.
639	RQ177434	OCC_219	cpcc2_sd	BAY	409 MAIN BAY - 400KV NALLAGARH-PATIALA (PG) CKT-1 AT NALLAGARH(PG)	POWER GRID	C	Drive Overhauling of Circuit Breaker	20/Jun/2024	09:00	22/Jun/2024	18:00	kindly approve.	PLANNED	Approved	20-Jun-24	09:00	22-Jun-24	18:00	Element must remain in service via other bay.
640	RQ177678	OCC_219	cpcc3_sd	BAY	403 MAIN BAY - 400/220 KV 315 MVA ICT 3 AT ALLAHABAD(PG) (POWERGRID) AT 400 KV ALLAHABAD(PG)	POWER GRID	C	CB Drive mechanism overhauling	17/Jun/2024	10:00	19/Jun/2024	18:00		PLANNED	Approved	17-Jun-24	10:00	19-Jun-24	18:00	Element must remain in service via other bay.
641	RQ177684	OCC_219	cpcc3_sd	BAY	W12.Q1 MAIN BAY - 400 KV AGRA(PG)-FILTER BANK-3 (POWERGRID)	POWER GRID	D	For AMP work	17/Jun/2024	09:00	17/Jun/2024	18:00		PLANNED	Approved	17-Jun-24	09:00	17-Jun-24	18:00	
642	RQ177435	OCC_219	cpcc2_sd	BAY	406 MAIN BAY - 400KV NALLAGARH-PATIALA (PG) CKT-2 AT NALLAGARH(PG)	POWER GRID	C	Drive Overhauling of Circuit Breaker	17/Jun/2024	09:00	19/Jun/2024	18:00	kindly approve.	PLANNED	Approved	17-Jun-24	09:00	19-Jun-24	18:00	Element must remain in service via other bay.
643	RQ177693	OCC_219	cpcc3_sd	BAY	414 TIE BAY - 400KV BUS 1 AT SOHAWAL(PG) (POWERGRID) AND 63 MVAR BUS REACTOR NO 2 AT 400 KV SOHAWAL(PG) AT 400 KV SOHAWAL(PG) (POWERGRID)	POWER GRID	C	CB mechanism overhauling	15/Jun/2024	09:00	20/Jun/2024	18:00		PLANNED	Approved	15-Jun-24	09:00	20-Jun-24	18:00	Element must remain in service via other bay.

644	RQ177788	OCC_219	cpcc3_sd	BAY	413 MAIN BAY - 400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-2 (POWERGRID) AND 400KV BUS 1 AT BALIA(PG) AT 400 KV BALIA(PG) (POWERGRID)	POWER GRID	C	FOR CB Retrofitment Work	15/Jun/2024	08:00	21/Jun/2024	18:00		PLANNED	Approved	15-Jun-24	08:00	21-Jun-24	18:00	Element must remain in service via other bay.
645	RQ177852	OCC_219	slcdcs_sd	BAY	423 TIE BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1 AND FUTURE AT 400 KV AJMER(RS)	POWER GRID	D	Quarterly maintenance work of associated equipments of Bay.	14/Jun/2024	08:00	14/Jun/2024	18:00		PLANNED	Approved	14-Jun-24	08:00	14-Jun-24	18:00	Element must remain in service via other bay.
646	RQ178470	OCC_219	cpcc1_sd	BAY	427 TIE BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV KURUKSHETRA(PG) AND 400KV ABDULLAPUR-KURUKSHETRA (PG) CKT-2	POWER GRID	C	FOR CB RECTIFICATION WORKS	14/Jun/2024	08:00	21/Jun/2024	18:00		PLANNED	Approved	14-Jun-24	08:00	21-Jun-24	18:00	Element must remain in service via other bay.
647	RQ177432	OCC_219	cpcc2_sd	BAY	407 MAIN BAY - 400KV BUS 1 AT NALLAGARH(PG) (POWERGRID) AND FUTURE AT 400 KV NALLAGARH(PG) (POWERGRID)	POWER GRID	C	Drive Overhauling of Circuit Breaker	13/Jun/2024	09:00	15/Jun/2024	18:00	kindly approve.	PLANNED	Approved	13-Jun-24	09:00	15-Jun-24	18:00	Element must remain in service via other bay.
648	RQ177853	OCC_219	slcdcs_sd	BAY	422 MAIN BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1 AT AJMER(RS)	POWER GRID	D	Quarterly maintenance work of associated equipments of Bay.	13/Jun/2024	08:00	13/Jun/2024	18:00		PLANNED	Approved	13-Jun-24	08:00	13-Jun-24	18:00	Element must remain in service via other bay.
649	RQ177850	OCC_219	slcdcs_sd	BAY	420 TIE BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2 AND FUTURE AT 400 KV AJMER(RS)	POWER GRID	D	Quarterly maintenance work of associated equipments of Bay.	12/Jun/2024	08:00	12/Jun/2024	18:00		PLANNED	Approved	12-Jun-24	08:00	12-Jun-24	18:00	Element must remain in service via other bay.
650	RQ178473	OCC_219	cpcc1_sd	BAY	439 MAIN BAY - 400KV KURUKSHETRA-JIND (PG) CKT-1 AT KURUKSHETRA(PG)	POWER GRID	C	FOR CB RECTIFICATION WORKS	12/Jun/2024	08:00	20/Jun/2024	18:00		PLANNED	Approved	12-Jun-24	08:00	20-Jun-24	18:00	Element must remain in service via other bay.

651	RQ177473	OCC_219	cpcc2_sd	BAY	411 TIE BAY - 400/220KV 315 MVA ICT 1 AT JALANDHAR(PG) AND 400KV CHAMBA-JALANDHAR (PG) CKT-2	POWER GRID	C	CB DRIVE OVERHAULING WORK	11/Jun/2024	10:00	13/Jun/2024	18:00	Kindly approve	PLANNED	Approved	11-Jun-24	10:00	13-Jun-24	18:00	Element must remain in service via other bay.
652	RQ177851	OCC_219	sldcrs_sd	BAY	419 MAIN BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2 AT AJMER(RS)	POWER GRID	D	Quarterly maintenance work of associated equipments of Bay.	11/Jun/2024	08:00	11/Jun/2024	18:00		PLANNED	Approved	11-Jun-24	08:00	11-Jun-24	18:00	Element must remain in service via other bay.
653	RQ177683	OCC_219	cpcc3_sd	BAY	W22Q1 MAIN BAY - 400 KV AGRA(PG)-FILTER BANK-5 (POWERGRID)	POWER GRID	D	AMP Work	10/Jun/2024	09:00	10/Jun/2024	18:00		PLANNED	Approved	10-Jun-24	09:00	10-Jun-24	18:00	
654	RQ177677	OCC_219	cpcc3_sd	BAY	409 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT ALLAHABAD(PG) (POWERGRID)	POWER GRID	C	CB retrofitment work	09/Jun/2024	10:00	16/Jun/2024	18:00		PLANNED	Approved	09-Jun-24	10:00	16-Jun-24	18:00	Element must remain in service via other bay.
655	RQ177696	OCC_219	cpcc3_sd	BAY	412 MAIN BAY - 400/220KV 315 MVA ICT 1 AT SOHAWAL(PG)	POWER GRID	C	CB mechanism overhauling	09/Jun/2024	09:00	14/Jun/2024	18:00		PLANNED	Approved	09-Jun-24	09:00	14-Jun-24	18:00	Element must remain in service via other bay.
656	RQ177457	OCC_219	cpcc2_sd	BAY	417 TIE BAY - 400KV MOGA-JALANDHAR (PG) CKT-1 AND 400KV MOGA-JALANDHAR (PG) CKT-2 AT MOGA(PG)	POWER GRID	D	For Testing After retrofitting of Busbar / LBB relay.	09/Jun/2024	08:00	10/Jun/2024	18:00	Kindly approve	PLANNED	Approved	09-Jun-24	08:00	10-Jun-24	18:00	
657	RQ177472	OCC_219	cpcc2_sd	BAY	410 MAIN BAY - 400KV CHAMBA-JALANDHAR (PG) CKT-2 AT JALANDHAR(PG)	POWER GRID	C	CB DRIVE OVERHAULING WORK	08/Jun/2024	10:00	10/Jun/2024	18:00	Kindly approve	PLANNED	Approved	08-Jun-24	10:00	10-Jun-24	18:00	Element must remain in service via other bay.
658	RQ177797	OCC_219	cpcc3_sd	BAY	415 MAIN BAY - 400KV BALIA(PG)-BIHARSHARIFF(PG) (UNDEF) CKT-1 AT BALIA(PG)	POWER GRID	C	FOR CB Retrofitment Work	08/Jun/2024	08:00	14/Jun/2024	18:00		PLANNED	Approved	08-Jun-24	08:00	14-Jun-24	18:00	Element must remain in service via other bay.
659	RQ178469	OCC_219	cpcc1_sd	BAY	417 TIE BAY - 400KV KURUKSHETRA-MALERKOTLA (PG) CKT-1 AND 400KV AMRITSAR-MALERKOTLA (PG) CKT-2 AT MALERKOTLA(PG)	POWER GRID	C	FOR CB RECTIFICATION WORKS	07/Jun/2024	08:00	14/Jun/2024	18:00		PLANNED	Approved	07-Jun-24	08:00	14-Jun-24	18:00	Element must remain in service via other bay.

660	RQ177456	OCC_219	cpcc2_sd	BAY	411 TIE BAY - 400 KV TALWANDI SABOO(PSG)-MOGA(PG) (PS) CKT-1 (POWERGRID) AND 125 MVAR BUS REACTOR NO 2 AT 400 KV MOGA(PG) AT 400 KV MOGA(PG) (POWERGRID)	POWER GRID	D	For Testing After retrofitting of Busbar / LBB relay.	07/Jun/2024	08:00	08/Jun/2024	18:00	Kindly approve	PLANNED	Approved	07-Jun-24	08:00	08-Jun-24	18:00	
661	RQ177662	OCC_219	cpcc3_sd	BAY	424 MAIN BAY - SVC NO 2(-140/+140MVAR) AT 400 KV KANPUR(PG)	POWER GRID	C	Isolator replacement work under Addcap	06/Jun/2024	10:00	10/Jun/2024	18:00		PLANNED	Approved	06-Jun-24	10:00	10-Jun-24	18:00	Element must remain in service via other bay.
662	RQ177433	OCC_219	cpcc2_sd	BAY	408 TIE BAY - 400KV NALLAGARH-PATIALA (PG) CKT-1 AND FUTURE AT NALLAGARH(PG)	POWER GRID	C	Drive Overhauling of Circuit Breaker	06/Jun/2024	09:00	08/Jun/2024	18:00	kindly approve.	PLANNED	Approved	06-Jun-24	09:00	08-Jun-24	18:00	Element must remain in service via other bay.
663	RQ177801	OCC_219	cpcc3_sd	BAY	W1.WCA.Q2 BAY BUS-1 & 1A BUS SECTIONALISER BUS SECTIONALIZER BAY - 400KV AGRA(PG) - BUS 1 (POWERGRID) AND FUTURE AT 400 KV AGRA(PG) (POWERGRID)	POWER GRID	D	AMP Work	06/Jun/2024	08:00	06/Jun/2024	18:00		PLANNED	Approved	06-Jun-24	08:00	06-Jun-24	18:00	
664	RQ177455	OCC_219	cpcc2_sd	BAY	408 TIE BAY - 400KV MOGA-HISSAR (PG) CKT-1 AND 400/220KV 315 MVA ICT 4 AT MOGA(PG)	POWER GRID	D	For Testing After retrofitting of Busbar / LBB relay.	05/Jun/2024	08:00	06/Jun/2024	18:00	Kindly approve	PLANNED	Approved	05-Jun-24	08:00	06-Jun-24	18:00	
665	RQ177471	OCC_219	cpcc2_sd	BAY	407 MAIN BAY - 400KV CHAMERA_1(NH)-JALANDHAR(PG) (PG) CKT-2 AT JALANDHAR(PG)	POWER GRID	C	CB DRIVE OVERHAULING WORK	04/Jun/2024	10:00	06/Jun/2024	18:00	Kindly approve	PLANNED	Approved	04-Jun-24	10:00	06-Jun-24	18:00	Element must remain in service via other bay.

666	RQ177802	OCC_219	cpcc3_sd	BAY	W1.WCA.Q1 BAY BUS-2 & 2A SECTIONALIZER BUS SECTIONALIZER BAY - 400KV AGRA(PG) - BUS 2 (POWERGRID) AND FUTURE AT 400 KV AGRA(PG) (POWERGRID)	POWER GRID	D	AMP Work	03/Jun/2024	08:00	03/Jun/2024	18:00		PLANNED	Approved	03-Jun-24	08:00	03-Jun-24	18:00	
667	RQ178472	OCC_219	cpcc1_sd	BAY	440 MAIN BAY - 400KV KURUKSHETRA-JIND (PG) CKT-2 AT KURUKSHETRA(PG)	POWER GRID	C	FOR CB RECTIFICATION WORKS	03/Jun/2024	08:00	10/Jun/2024	18:00		PLANNED	Approved	03-Jun-24	08:00	10-Jun-24	18:00	Element must remain in service via other bay.
668	RQ177454	OCC_219	cpcc2_sd	BAY	405 TIE BAY - 400 KV MOGA-FATEHABAD (PG) CKT-1 (POWERGRID) AND 400/220 KV 500 MVA ICT 3 AT MOGA(PG) AT 400 KV MOGA(PG) (POWERGRID)	POWER GRID	D	For Testing After retrofitting of Busbar / LBB relay.	03/Jun/2024	08:00	04/Jun/2024	18:00	Kindly approve	PLANNED	Approved	03-Jun-24	08:00	04-Jun-24	18:00	
669	RQ177470	OCC_219	cpcc2_sd	BAY	406 MAIN BAY - 400KV AMRITSAR-JALANDHAR (PG) CKT-1 AT JALANDHAR(PG)	POWER GRID	C	CB DRIVE OVERHAULING WORK	01/Jun/2024	10:00	03/Jun/2024	18:00	Kindly approve	PLANNED	Approved	01-Jun-24	10:00	03-Jun-24	18:00	Element must remain in service via other bay.
670	RQ177674	OCC_219	cpcc3_sd	BAY	406 MAIN BAY - 400/220 KV 315 MVA ICT 2 AT ALLAHABAD(PG) (POWERGRID) AT 400 KV ALLAHABAD(PG)	POWER GRID	C	Circuit breaker retrofitment work	01/Jun/2024	10:00	08/Jun/2024	18:00		PLANNED	Approved	01-Jun-24	10:00	08-Jun-24	18:00	Element must remain in service via other bay.
671	RQ177664	OCC_219	cpcc3_sd	BAY	425 TIE BAY - SVC NO 2(-140/+140MVAR) AT 400 KV KANPUR(PG) (POWERGRID) AND 400/220 KV 315 MVA ICT 1 AT KANPUR(PG) AT 400 KV KANPUR(PG) (POWERGRID)	POWER GRID	C	isolator replacement under addcap	01/Jun/2024	10:00	10/Jun/2024	18:00		PLANNED	Approved	01-Jun-24	10:00	10-Jun-24	18:00	Element must remain in service via other bay.

672	RQ177785	OCC_219	cpcc3_sd	BAY	407 MAIN BAY - 400 KV BALIA-PATNA (PG) CKT-2 AND 400KV BUS 1 AT BALIA(PG)	POWER GRID	C	FOR CB Retrofitment Work	01/Jun/2024	08:00	07/Jun/2024	18:00		PLANNED	Approved	01-Jun-24	08:00	07-Jun-24	18:00	Element must remain in service via other bay.
673	RQ178466	OCC_219	cpcc1_sd	BAY	411 TIE BAY - 400KV BHINMAL-KANKROLI (PG) CKT-1 AND 400/220KV 315 MVA ICT 2 AT KANKROLI(PG)	POWER GRID	C	For 400kV CB erection work, 412 89A erection work, 400kV yard IPS tube erection work, 412 89B (towards Tie Bay) jumper removing work and related testing & commissioning work	01/Jun/2024	08:00	15/Jun/2024	18:00		PLANNED	Approved	01-Jun-24	08:00	15-Jun-24	18:00	Element must remain in service via other bay.
674	RQ177453	OCC_219	cpcc2_sd	BAY	402 TIE BAY - 400/220KV 250 MVA ICT 2 AT MOGA(PG) AND 400/220KV 500 MVA ICT 1 AT MOGA(PG)	POWER GRID	D	For Testing After retrofitting of Busbar / LBB relay.	01/Jun/2024	08:00	02/Jun/2024	18:00	Kindly approve	PLANNED	Approved	01-Jun-24	08:00	02-Jun-24	18:00	
675	RQ177863	OCC_219	sldcrs_sd	BAY	423 MAIN BAY - 400KV BIKANER(RS)-SIKAR(PG) (RS) CKT-1 AT BIKANER(RS)	RRVPNL	D	Routine Maintenance & Testing work	20/Jun/2024	08:00	20/Jun/2024	18:00		PLANNED	Approved	20-Jun-24	15:00	20-Jun-24	23:59	May be given from 1500 Hrs
676	RQ177861	OCC_219	sldcrs_sd	BAY	421 TIE BAY - 400KV BIKANER(RS)-SIKAR(PG) (RS) CKT-2 AND FUTURE AT BIKANER(RS)	RRVPNL	D	Routine Maintenance & Testing work	19/Jun/2024	08:00	19/Jun/2024	18:00		PLANNED	Approved	19-Jun-24	15:00	19-Jun-24	23:59	May be given from 1500 Hrs
677	RQ177849	OCC_219	sldcrs_sd	BAY	409-52D MAIN BAY - 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2 (RRVPNL)	RRVPNL	D	Half Yearly Maintenance work	14/Jun/2024	08:00	14/Jun/2024	18:00		PLANNED	Approved	14-Jun-24	08:00	14-Jun-24	18:00	Element must remain in service via other bay.
678	RQ177848	OCC_219	sldcrs_sd	BAY	408-52D MAIN BAY - 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1 (RRVPNL)	RRVPNL	D	Half Yearly Maintenance work	13/Jun/2024	08:00	13/Jun/2024	18:00		PLANNED	Approved	13-Jun-24	08:00	13-Jun-24	18:00	Element must remain in service via other bay.
679	RQ177864	OCC_219	sldcrs_sd	BAY	420 MAIN BAY - 400KV BIKANER(RS)-SIKAR(PG) (RS) CKT-2 AT BIKANER(RS)	RRVPNL	D	Routine Maintenance & Testing work	13/Jun/2024	08:00	13/Jun/2024	18:00		PLANNED	Approved	13-Jun-24	15:00	13-Jun-24	23:59	May be given from 1500 Hrs

680	RQ177866	OCC_219	sldcrs_sd	BAY	404 MAIN BAY - 400KV BIKANER(RS)-SSCTPSSURATGA RH(RS) (UNDEF) CKT-2 AT BIKANER(RS)	RRVPNL	D	Routine Maintenance & Testing work	12/Jun/2024	08:00	12/Jun/2024	18:00		PLANNED	Approved	12-Jun-24	15:00	12-Jun-24	23:59	May be given from 1500 Hrs
681	RQ177846	OCC_219	sldcrs_sd	BAY	404-52T TIE BAY - 400 KV ANTA-KALISINDH (RS) CKT-1 (RRVPNL) AND FUTURE AT 400 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Half Yearly Maintenance work	11/Jun/2024	08:00	11/Jun/2024	18:00		PLANNED	Approved	11-Jun-24	08:00	11-Jun-24	18:00	Element must remain in service via other bay.
682	RQ177847	OCC_219	sldcrs_sd	BAY	404-52D MAIN BAY - 400 KV ANTA-KALISINDH (RS) CKT-1 (RRVPNL)	RRVPNL	D	Half Yearly Maintenance work	10/Jun/2024	08:00	10/Jun/2024	18:00		PLANNED	Approved	10-Jun-24	08:00	10-Jun-24	18:00	Element must remain in service via other bay.
683	RQ177854	OCC_219	sldcrs_sd	BAY	411 TIE BAY - 400KV PHAGI-AJMER (RS) CKT-2 AND FUTURE AT AJMER(RS)	RRVPNL	D	Quarterly maintenance work of associated equipments of Bay.	10/Jun/2024	08:00	10/Jun/2024	18:00		PLANNED	Approved	10-Jun-24	08:00	10-Jun-24	18:00	Element must remain in service via other bay.
684	RQ177855	OCC_219	sldcrs_sd	BAY	410 MAIN BAY - 400KV PHAGI-AJMER (RS) CKT-2 AND SELECT AT AJMER(RS)	RRVPNL	D	Quarterly maintenance work of associated equipments of Bay.	07/Jun/2024	08:00	07/Jun/2024	18:00		PLANNED	Approved	07-Jun-24	08:00	07-Jun-24	18:00	Element must remain in service via other bay.
685	RQ177862	OCC_219	sldcrs_sd	BAY	408 TIE BAY - 400KV BIKANER(RS)-SSCTPSSURATGA RH(RS) (UNDEF) CKT-1 AND FUTURE AT BIKANER(RS)	RRVPNL	D	Routine Maintenance & Testing work	06/Jun/2024	08:00	06/Jun/2024	18:00		PLANNED	Approved	06-Jun-24	15:00	06-Jun-24	23:59	May be given from 1500 Hrs
686	RQ177865	OCC_219	sldcrs_sd	BAY	407 MAIN BAY - 400KV BIKANER(RS)-SSCTPSSURATGA RH(RS) (UNDEF) CKT-1 AT BIKANER(RS)	RRVPNL	D	Routine Maintenance & Testing work	05/Jun/2024	08:00	05/Jun/2024	18:00		PLANNED	Approved	05-Jun-24	15:00	05-Jun-24	23:59	May be given from 1500 Hrs
687	RQ177477	OCC_219	sldchr_sd	BAY	400-2T TIE BAY - 400 KV DEEPALPUR(JHKT)-KABULPUR(HV) (HVPNL) CKT-1 (HVPNL) AND 400KV BUS 1 AT DEEPALPUR(JHKT) AT 400 KV DEEPALPUR(JHKT) (HVPNL)	HVPNL	D	AMP for Bay equipment only, the system availability will not affect. line will be charged through main bay.	18/Jun/2024	08:00	18/Jun/2024	16:00		PLANNED	Approved	18-Jun-24	08:00	18-Jun-24	16:00	



688	RQ177478	OCC_219	sldchr_sd	BAY	402 MAIN BAY - 400KV DEEPALPUR(JHKT)-KABULPUR(HV) (JHKT) CKT-1 AT DEEPALPUR(JHKT)	HVPNL	D	AMP for Bay equipment only, the system availability will not affect. line will be charged through Tie bay	17/Jun/2024	08:00	17/Jun/2024	16:00		PLANNED	Approved	17-Jun-24	08:00	17-Jun-24	16:00	
689	RQ177479	OCC_219	sldchr_sd	BAY	401 MAIN BAY - 400KV DEEPALPUR(JHKT)-KABULPUR(HV) (JHKT) CKT-2 AT DEEPALPUR(JHKT)	HVPNL	D	AMP for Bay equipment only, the system availability will not affect. line will be charged through Tie bay	15/Jun/2024	08:00	15/Jun/2024	16:00		PLANNED	Approved	15-Jun-24	08:00	15-Jun-24	16:00	
690	RQ177919	OCC_219	stuup_sd	BAY	405 TIE BAY - 400 KV TANDA(NT)-SULTANPUR(UP) (UP) CKT-1 AND FUTURE AT TANDA(NT)	NTPC	D	* Preventive Maintenance of Bay at 400KV S/S Sultanpur	13/Jun/2024	10:00	13/Jun/2024	16:00		PLANNED	Approved	13-Jun-24	10:00	13-Jun-24	16:00	
691	RQ177438	OCC_219	singrauli_sd	BAY	409 MAIN BAY - 400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-1 AT SINGRAULI(NT)	NTPC	C	BUS-02 ISOLATOR REPLACEMENT	13/Jun/2024	08:00	15/Jun/2024	18:00	BAY WILL BE CHARGED THROUGH TRANSFER BUS	PLANNED	Approved	13-Jun-24	08:00	15-Jun-24	18:00	Element must remain in service via other bay.
692	RQ177437	OCC_219	singrauli_sd	BAY	407 MAIN BAY - 400 KV SINGRAULI(NT)-ANPARA(UP) (PG) CKT-1 AT SINGRAULI(NT)	NTPC	C	BUS-02 ISOLATOR REPLACEMENT	10/Jun/2024	08:00	12/Jun/2024	18:00	BAY WILL BE CHARGED THROUGH TRANSFER BUS	PLANNED	Approved	10-Jun-24	08:00	12-Jun-24	18:00	Element must remain in service via other bay.
693	RQ178503	OCC_219	cpcc1_sd	BAY	417 TIE BAY - 400/220 KV 500 MVA ICT 2 AT BIKANER_2 (PBTSL) (PBTSL) AND FUTURE AT 400 KV BIKANER_2 (PBTSL) (PBTSL)	PBTSL	C	For Bay extension works	12/Jun/2024	08:00	20/Jun/2024	18:00		PLANNED	Approved	12-Jun-24	08:00	20-Jun-24	18:00	Element must remain in service via other bay.
694	RQ177883	OCC_219	cpcc3_sd	BAY	407 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT FIROZABAD(PJFTL) (PJFTL)	PJFTL	D	Annual Maintenance Work.	04/Jun/2024	08:00	04/Jun/2024	18:00		PLANNED	Approved	04-Jun-24	08:00	04-Jun-24	18:00	
695	RQ178522	OCC_219	bbmb_sd	BAY	X10 MAIN BAY - 50 MVAR LR ON BHIWANI(BB)-RAJPURA(PS) (BB) CKT-1 @BHIWANI(BB) AT BHIWANI(BB)	BBMB	D	Bay equipment's Half yearly mtc	04/Jun/2024	08:00	04/Jun/2024	18:00		PLANNED	Approved	04-Jun-24	08:00	04-Jun-24	18:00	

696	RQ178521	OCC_219	cpcc1_sd	BAY	413 MAIN BAY - 125 MVAR BUS REACTOR NO 2 AT 400 KV FATEHGARH_III(PG) (PRTL) AT 400 KV FATEHGARH_III(PG)	PRTL	C	For Compliance of Vigilance department observation regarding strenghtening of foundation (Civil) of 413 Bay Circuit breaker R-phase.	01/Jun/2024	08:00	08/Jun/2024	18:00		PLANNED	Approved	01-Jun-24	08:00	08-Jun-24	18:00	Element must remain in service via other bay.
697	RQ178468	OCC_219	cpcc1_sd	BAY	408 TIE BAY - 400 KV KURUKSHETRA(PG)- DHANANSU(PS) (PG) CKT-1 (PSTCL) AND FUTURE AT 400 KV DHANANSU(PS) (PSTCL)	PSTCL	C	FOR CB RECTIFICATION WORKS	01/Jun/2024	08:00	07/Jun/2024	18:00	at KURUKSHETRA (PG)	PLANNED	Approved	01-Jun-24	08:00	07-Jun-24	18:00	Element must remain in service via other bay.
698	RQ177769	OCC_219	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ALLAHABAD(PG)	POWER GRID	D	AMP Work	30/Jun/2024	09:00	30/Jun/2024	18:00		PLANNED	Approved	30-Jun-24	09:00	30-Jun-24	18:00	
699	RQ177554	OCC_219	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT NEWWANPOH(PG)	POWER GRID	D	For AMP work	27/Jun/2024	10:00	27/Jun/2024	18:00	kindly approve	PLANNED	Approved	27-Jun-24	10:00	27-Jun-24	18:00	
700	RQ177768	OCC_219	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT ALLAHABAD(PG)	POWER GRID	D	AMP Work	24/Jun/2024	09:00	24/Jun/2024	18:00		PLANNED	Approved	24-Jun-24	09:00	24-Jun-24	18:00	
701	RQ177655	OCC_219	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT PATIALA(PG)	POWER GRID	C	S/D required for rectification of work for attending water logging on roof top of ICT and AMP activities.	21/Jun/2024	09:00	24/Jun/2024	18:00	kindly approve	PLANNED	Approved	21-Jun-24	09:00	24-Jun-24	18:00	May be given subject to real time grid conditions/Other ICTs to be in service.
702	RQ177553	OCC_219	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NEWWANPOH(PG)	POWER GRID	D	For AMP work	20/Jun/2024	10:00	20/Jun/2024	18:00	kindly approve	PLANNED	Approved	20-Jun-24	10:00	20-Jun-24	18:00	
703	RQ177969	OCC_219	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT WAGOORA(PG)	POWER GRID	D	"Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021"" For safety purpose.	19/Jun/2024	09:00	19/Jun/2024	12:00	Under construction head. kindly approve.	PLANNED	Approved	19-Jun-24	09:00	19-Jun-24	12:00	
704	RQ177766	OCC_219	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT FATEHPUR(PG)	POWER GRID	D	AMP Work	18/Jun/2024	09:00	18/Jun/2024	18:00		PLANNED	Approved	18-Jun-24	09:00	18-Jun-24	18:00	
705	RQ177409	OCC_219	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT WAGOORA(PG)	POWER GRID	D	"Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021""	18/Jun/2024	09:00	18/Jun/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Approved	18-Jun-24	09:00	18-Jun-24	18:00	

706	RQ177733	OCC_219	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT LUCKNOW_1(PG)	POWER GRID	D	For AMP Work & for taking oil sample	15/Jun/2024	10:00	15/Jun/2024	17:30		PLANNED	Approved	15-Jun-24	10:00	15-Jun-24	17:30	
707	RQ177408	OCC_219	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT WAGOORA(PG)	POWER GRID	D	"Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021""	12/Jun/2024	09:00	12/Jun/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Approved	12-Jun-24	09:00	12-Jun-24	18:00	
708	RQ177548	OCC_219	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT AMRITSAR(PG)	POWER GRID	C	To attend Oil leakages and Filtration work	11/Jun/2024	10:00	16/Jun/2024	18:00	kindly approve	PLANNED	Approved	11-Jun-24	10:00	16-Jun-24	18:00	May be given subject to real time grid conditions/Other ICTs to be in service.
709	RQ177952	OCC_219	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KISHENPUR(PG)	POWER GRID	D	For Spare ICT charging and Jumper Strengthening work.	10/Jun/2024	10:00	10/Jun/2024	15:00	Kindly approve	PLANNED	Approved	10-Jun-24	10:00	10-Jun-24	15:00	
710	RQ178437	OCC_219	cpcc3_sd	TRANSFORMER	400/38 KV 519 MVA ICT 1 AT LUCKNOW_2(PG)	POWER GRID	D	AMP Work	10/Jun/2024	08:00	10/Jun/2024	18:00		PLANNED	Approved	10-Jun-24	08:00	10-Jun-24	18:00	
711	RQ177407	OCC_219	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT WAGOORA(PG)	POWER GRID	D	"Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021""	08/Jun/2024	09:00	08/Jun/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Approved	08-Jun-24	09:00	08-Jun-24	18:00	
712	RQ177406	OCC_219	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT WAGOORA(PG)	POWER GRID	D	"Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021""	07/Jun/2024	09:00	07/Jun/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Approved	07-Jun-24	09:00	07-Jun-24	18:00	
713	RQ177759	OCC_219	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANPUR(PG)	POWER GRID	D	AMP Work	07/Jun/2024	08:00	07/Jun/2024	18:00		PLANNED	Approved	07-Jun-24	08:00	07-Jun-24	18:00	
714	RQ177886	OCC_219	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANPUR(PG)	POWER GRID	D	Jumper Closing of 425-89B isolator after isolator retrofitment under ADDCAP	05/Jun/2024	12:00	05/Jun/2024	16:00		PLANNED	Approved	05-Jun-24	12:00	05-Jun-24	16:00	
715	RQ177951	OCC_219	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KISHENPUR(PG)	POWER GRID	D	For AMP of Equipment and Jumper Strengthening work.	05/Jun/2024	09:00	05/Jun/2024	18:00	Kindly approve	PLANNED	Approved	05-Jun-24	09:00	05-Jun-24	18:00	
716	RQ177730	OCC_219	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT JAULJIWI (PG)	POWER GRID	D	AMP Work & application of insulation sleeve on jumpers	05/Jun/2024	09:00	05/Jun/2024	18:00		PLANNED	Approved	05-Jun-24	09:00	05-Jun-24	18:00	
717	RQ178496	OCC_219	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SIKAR(PG)	POWER GRID	D	AMP WORK	05/Jun/2024	08:00	05/Jun/2024	18:00		PLANNED	Approved	05-Jun-24	08:00	05-Jun-24	18:00	
718	RQ177416	OCC_219	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KAITHAL(PG)	POWER GRID	D	For AMP work	04/Jun/2024	09:30	04/Jun/2024	18:00	kindly approve.	PLANNED	Approved	04-Jun-24	09:30	04-Jun-24	18:00	
719	RQ177555	OCC_219	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NALLAGARH(PG)	POWER GRID	D	For AMP work	04/Jun/2024	09:00	04/Jun/2024	18:00	kindly approve	PLANNED	Approved	04-Jun-24	09:00	04-Jun-24	18:00	

720	RQ177614	OCC_219	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SAMBA(PG)	POWER GRID	D	For AMP work	03/Jun/2024	09:00	03/Jun/2024	18:00	kindly approve	PLANNED	Approved	03-Jun-24	09:00	03-Jun-24	18:00	
721	RQ177727	OCC_219	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JAULJIWI (PG)	POWER GRID	D	AMP Work and application of insulation sleeve on Jumpers	03/Jun/2024	09:00	03/Jun/2024	18:00		PLANNED	Approved	03-Jun-24	09:00	03-Jun-24	18:00	
722	RQ178435	OCC_219	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT JAIPUR SOUTH(PG)	POWER GRID	D	Rectification of CoE Audit point	03/Jun/2024	08:00	03/Jun/2024	18:00		PLANNED	Approved	03-Jun-24	08:00	03-Jun-24	18:00	
723	RQ177771	OCC_219	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT SOHAWAL(PG)	POWER GRID	D	AMP Work	02/Jun/2024	09:00	02/Jun/2024	18:00		PLANNED	Approved	02-Jun-24	09:00	02-Jun-24	18:00	
724	RQ177763	OCC_219	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KANPUR(PG)	POWER GRID	D	protection scheme modification and winding tan delta	02/Jun/2024	08:00	02/Jun/2024	18:00		PLANNED	Approved	02-Jun-24	08:00	02-Jun-24	18:00	
725	RQ178436	OCC_219	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT JAIPUR SOUTH(PG)	POWER GRID	D	Rectification of CoE Audit point	01/Jun/2024	08:00	01/Jun/2024	18:00		PLANNED	Approved	01-Jun-24	08:00	01-Jun-24	18:00	
726	RQ177757	OCC_219	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANPUR(PG)	POWER GRID	D	Jumper opening of 425-89B isolator for isolator retrofit under ADDCAP	01/Jun/2024	08:00	01/Jun/2024	18:00		PLANNED	Approved	01-Jun-24	08:00	01-Jun-24	18:00	
727	RQ177551	OCC_219	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MATHURA(UP)	UPPTCL	C	for OLTC Oil replacement work	26/Jun/2024	09:00	28/Jun/2024	20:00		PLANNED	Approved	26-Jun-24	09:00	28-Jun-24	20:00	May be given subject to real time grid conditions/Other ICTs to be in service/Load to
728	RQ177513	OCC_219	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SULTANPUR(UP)	UPPTCL	D	For Preventive maintenance of ICT	22/Jun/2024	10:00	22/Jun/2024	17:00		PLANNED	Approved	22-Jun-24	10:00	22-Jun-24	17:00	
729	RQ177514	OCC_219	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SULTANPUR(UP)	UPPTCL	D	For Preventive maintenance of ICT	20/Jun/2024	10:00	20/Jun/2024	17:00		PLANNED	Approved	20-Jun-24	10:00	20-Jun-24	17:00	
730	RQ177593	OCC_219	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT SAMBHAL_PRSTL (UP)	UPPTCL	D	AMP Work	18/Jun/2024	10:00	18/Jun/2024	18:00		PLANNED	Approved	18-Jun-24	10:00	18-Jun-24	18:00	
731	RQ177547	OCC_219	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GR.NOIDA(UPC)	UPPTCL	D	* Maintenance work will be done of mentioned ICT.	15/Jun/2024	07:00	15/Jun/2024	11:30		PLANNED	Approved	15-Jun-24	07:00	15-Jun-24	11:30	
732	RQ177541	OCC_219	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BASTI(UP)	UPPTCL	D	* Shutdown of 500MVA ICT-2 is required for annual maintenance and testing >X purpose. Power shall continue to be fed through 50	13/Jun/2024	09:00	13/Jun/2024	18:00		PLANNED	Approved	13-Jun-24	09:00	13-Jun-24	18:00	
733	RQ177656	OCC_219	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PANKI(UP)	UPPTCL	D	* SHUTDOWN OF 315MVA ICT-II FOR BAY MAINTENANCE	12/Jun/2024	08:00	13/Jun/2024	17:00		PLANNED	Approved	12-Jun-24	08:00	13-Jun-24	17:00	
734	RQ177515	OCC_219	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT SULTANPUR(UP)	UPPTCL	D	For Preventive maintenance of ICT	11/Jun/2024	10:00	11/Jun/2024	17:00		PLANNED	Approved	11-Jun-24	10:00	11-Jun-24	17:00	

735	RQ177540	OCC_219	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BASTI(UP)	UPPTCL	D	* Shutdown of 500MVA ICT-1 is required for annual testing and maintenance. >X Power shall continue to be fed through 500MVA ICT	10/Jun/2024	09:00	10/Jun/2024	18:00		PLANNED	Approved	10-Jun-24	09:00	10-Jun-24	18:00	
736	RQ177546	OCC_219	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT GR.NOIDA(UPC)	UPPTCL	D	* Maintenance work will be done of mentioned ICT.	09/Jun/2024	07:00	09/Jun/2024	11:30		PLANNED	Approved	09-Jun-24	07:00	09-Jun-24	11:30	
737	RQ177930	OCC_219	stuup_sd	TRANSFORMER	400/132 KV 100 MVA ICT 2 AT ANPARA(UP)	UPPTCL	C	For replacement of breaker of 400 kv ICT-II Main breaker	07/Jun/2024	09:00	15/Jul/2024	17:00		PLANNED	Approved	07-Jun-24	09:00	15-Jul-24	17:00	May be given subject to real time grid conditions/Other ICTs to be in service/Load to
738	RQ177931	OCC_219	stuup_sd	TRANSFORMER	400/132 KV 100 MVA ICT 2 AT ANPARA(UP)	UPPTCL	D	For ,attending oil leakage,testing of transfer and bay equipments.	07/Jun/2024	09:00	07/Jun/2024	17:00		PLANNED	Approved	07-Jun-24	09:00	07-Jun-24	17:00	May be given subject to real time grid conditions/Other ICTs to be in service/Load to be managed by UP.
739	RQ177510	OCC_219	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAREILLY(UP)	UPPTCL	D	preventive maintenance	07/Jun/2024	06:00	07/Jun/2024	18:00		PLANNED	Approved	07-Jun-24	06:00	07-Jun-24	18:00	
740	RQ177512	OCC_219	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 2 AT SULTANPUR(UP)	UPPTCL	D	For Preventive maintenance of ICT	06/Jun/2024	10:00	06/Jun/2024	17:00		PLANNED	Approved	06-Jun-24	10:00	06-Jun-24	17:00	
741	RQ177511	OCC_219	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BAREILLY(UP)	UPPTCL	D	preventive maintenance	06/Jun/2024	06:00	06/Jun/2024	18:00		PLANNED	Approved	06-Jun-24	06:00	06-Jun-24	18:00	
742	RQ177569	OCC_219	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT SAMBHAL_PRSTL (UP)	UPPTCL	D	AMP Work	05/Jun/2024	10:00	05/Jun/2024	18:00		PLANNED	Approved	05-Jun-24	10:00	05-Jun-24	18:00	
743	RQ177508	OCC_219	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAREILLY(UP)	UPPTCL	D	preventive maintenance and testing	05/Jun/2024	06:00	05/Jun/2024	18:00		PLANNED	Approved	05-Jun-24	06:00	05-Jun-24	18:00	
744	RQ177658	OCC_219	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ORAI(UP)	UPPTCL	D	for attending hot points in LV side bus isolator found during thermovision scanning of substation.	05/Jun/2024	06:00	05/Jun/2024	15:00		PLANNED	Approved	05-Jun-24	06:00	05-Jun-24	15:00	
745	RQ177882	OCC_219	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FIROZABAD(PJFTL)	UPPTCL	D	Annual Maintenance Work.	01/Jun/2024	08:00	01/Jun/2024	18:00		PLANNED	Approved	01-Jun-24	08:00	01-Jun-24	18:00	
746	RQ177509	OCC_219	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT UNNAO(UP)	UPPTCL	D	The shutdown is required for maintenance work and 220KV side jack bus >X stringing work of section, which cross over 220kv Ma	01/Jun/2024	07:00	04/Jun/2024	16:00		PLANNED	Approved	01-Jun-24	07:00	04-Jun-24	16:00	
747	RQ178210	OCC_219	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT FATEHGARH_II(PG)		D	Commissioning of RTCC for ICT. For AMP works	25/Jun/2024	14:00	28/Jun/2024	23:00		PLANNED	Approved	25-Jun-24	17:00	28-Jun-24	23:59	May be given from 1700 Hrs

748	RQ178208	OCC_219	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT FATEHGARH_II(P G)		D	Commissioning of RTCC for ICT. For AMP works	23/Jun/2024	14:00	25/Jun/2024	23:00		PLANNED	Approved	23-Jun-24	17:00	25-Jun-24	23:59	May be given from 1700 Hrs
749	RQ178213	OCC_219	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT FATEHGARH_II(P G)		D	Commissioning of RTCC for ICT. For AMP works	23/Jun/2024	14:00	25/Jun/2024	23:00		PLANNED	Approved	23-Jun-24	17:00	25-Jun-24	23:59	May be given from 1700 Hrs
750	RQ178218	OCC_219	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 9 AT FATEHGARH_II(P G)		D	For final testing/fine tuning of CSD Relay of 400kV ICT	21/Jun/2024	14:00	29/Jun/2024	23:00	Kindly note that, during fine tuning of CSD, 4 to 5 on laod operations of ICT will be done from each bay	PLANNED	Approved	21-Jun-24	17:00	29-Jun-24	23:59	May be given from 1700 Hrs
751	RQ178212	OCC_219	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT FATEHGARH_II(P G)		D	Commissioning of RTCC for ICT. For AMP works	21/Jun/2024	14:00	23/Jun/2024	23:00		PLANNED	Approved	21-Jun-24	17:00	23-Jun-24	23:59	May be given from 1700 Hrs
752	RQ178207	OCC_219	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FATEHGARH_II(P G)		D	Commissioning of RTCC for ICT. For AMP works	21/Jun/2024	14:00	23/Jun/2024	23:00		PLANNED	Approved	21-Jun-24	17:00	23-Jun-24	23:59	May be given from 1700 Hrs
753	RQ178238	OCC_219	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 9 AT FATEHGARH_II(P G)		D	Testing with TBC bay in 220kV & pending construction related works	21/Jun/2024	14:00	26/Jun/2024	23:00		PLANNED	Approved	21-Jun-24	17:00	26-Jun-24	23:59	May be given from 1700 Hrs
754	RQ178206	OCC_219	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FATEHGARH_II(P G)		D	Commissioning of RTCC for ICT. For AMP works	19/Jun/2024	14:00	21/Jun/2024	23:00		PLANNED	Approved	19-Jun-24	17:00	21-Jun-24	23:59	May be given from 1700 Hrs
755	RQ178211	OCC_219	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT FATEHGARH_II(P G)		D	Commissioning of RTCC for ICT. For AMP works	19/Jun/2024	14:00	21/Jun/2024	23:00		PLANNED	Approved	19-Jun-24	17:00	21-Jun-24	23:59	May be given from 1700 Hrs
756	RQ178237	OCC_219	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT FATEHGARH_II(P G)		D	Testing with TBC bay in 220kV & pending construction related works	15/Jun/2024	14:00	20/Jun/2024	23:00		PLANNED	Approved	15-Jun-24	17:00	20-Jun-24	23:59	May be given from 1700 Hrs
757	RQ178288	OCC_219	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT KURUKSHETRA(P G)		C	FOR ROOFTOP TREATMENT	15/Jun/2024	09:00	17/Jun/2024	17:00		PLANNED	Approved	15-Jun-24	09:00	17-Jun-24	17:00	May be given subject to real time grid conditions/Other ICTs to be in service.
758	RQ178216	OCC_219	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT FATEHGARH_II(P G)		D	For final testing/fine tuning of CSD Relay of 400kV ICT	14/Jun/2024	14:00	20/Jun/2024	23:00	Kindly note that, during fine tuning of CSD, 4 to 5 on laod operations of ICT will be done from each bay	PLANNED	Approved	14-Jun-24	17:00	20-Jun-24	23:59	May be given from 1700 Hrs

759	RQ178266	OCC_219	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BHINMAL(PG)		D	For 220kV side IPS tube erection work from 220kV Bus-1 ( 89A isolator) to Circuit breaker (212 52) -under SS-95 package - 220kV Bus 1 & 220kV Bus 2 shutdown together ( Along with all 220kV Lines-i.e. 220kV Bhinmal - Sirohi Line, 220kV Bhinmal - Bhinmal Line-I, 220kV Bhinmal - Bhinmal Line-II , 220kV Bhinmal - Sanchore Line, 220kV Bhinmal - Sayala Line-I, 220kV Bhinmal - Bhinmal Line-II AND 400/220kV ICT-I, 400/220kV ICT-II)	14/Jun/2024	08:00	14/Jun/2024	20:00	under SS-95 PACKAGE PROJECT	PLANNED	Approved	14-Jun-24	08:00	14-Jun-24	20:00	Subject to consent of Rajasthan and real time Grid conditions/ Also Prior consent of Rajasthan in D-3 time interval required/Details of load shedding/management by Rajasthan to be given.
760	RQ178265	OCC_219	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BHINMAL(PG)		D	For 220kV side IPS tube erection work from 220kV Bus-1 ( 89A isolator) to Circuit breaker (212 52) -under SS-95 package - 220kV Bus 1 & 220kV Bus 2 shutdown together ( Along with all 220kV Lines-i.e. 220kV Bhinmal - Sirohi Line, 220kV Bhinmal - Bhinmal Line-I, 220kV Bhinmal - Bhinmal Line-II , 220kV Bhinmal - Sanchore Line, 220kV Bhinmal - Sayala Line-I, 220kV Bhinmal - Bhinmal Line-II AND 400/220kV ICT-I, 400/220kV ICT-II)	14/Jun/2024	08:00	14/Jun/2024	20:00	under SS-95 PACKAGE PROJECT	PLANNED	Approved	14-Jun-24	08:00	14-Jun-24	20:00	Subject to consent of Rajasthan and real time Grid conditions/ Also Prior consent of Rajasthan in D-3 time interval required/Details of load shedding/management by Rajasthan to be given.
761	RQ178287	OCC_219	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT KURUKSHETRA(PG)		D	FOR RECTIFICATION OF SIR AUDIT POINT	13/Jun/2024	09:00	13/Jun/2024	17:00		PLANNED	Approved	13-Jun-24	09:00	13-Jun-24	17:00	
762	RQ178272	OCC_219	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT JIND(PG)		D	for AMP works	11/Jun/2024	09:00	11/Jun/2024	18:00		PLANNED	Approved	11-Jun-24	09:00	11-Jun-24	18:00	

763	RQ178286	OCC_219	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT KURUKSHETRA(PG)		D	FOR RECTIFICATION OF SIR AUDIT POINT	11/Jun/2024	09:00	11/Jun/2024	17:00		PLANNED	Approved	11-Jun-24	09:00	11-Jun-24	17:00	
764	RQ178243	OCC_219	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 9 AT FATEHGARH_II(PG)		D	FOR CSD FINE TUNING OF ICT	10/Jun/2024	17:00	13/Jun/2024	23:59	DURING FINE TUNING OF ICT, 04-05 NO LOAD OPERATIONS OF ICT SHALL BE PERFORMED	PLANNED	Approved	10-Jun-24	17:00	13-Jun-24	23:59	May be given from 1700 Hrs
765	RQ178236	OCC_219	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT FATEHGARH_II(PG)		D	Testing with TBC bay in 220kV & pending construction related works	09/Jun/2024	14:00	14/Jun/2024	23:00		PLANNED	Approved	09-Jun-24	17:00	14-Jun-24	23:59	May be given from 1700 Hrs
766	RQ178242	OCC_219	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT FATEHGARH_II(PG)		D	FOR CSD FINE TUNING OF ICT	07/Jun/2024	17:00	10/Jun/2024	23:59	DURING FINE TUNING OF ICT, 04-05 NO LOAD OPERATIONS OF ICT SHALL BE PERFORMED	PLANNED	Approved	07-Jun-24	17:00	10-Jun-24	23:59	May be given from 1700 Hrs
767	RQ178209	OCC_219	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT FATEHGARH_II(PG)		D	Commissioning of RTCC for ICT. For AMP works	07/Jun/2024	14:00	17/Jun/2024	23:00		PLANNED	Approved	07-Jun-24	17:00	17-Jun-24	23:59	May be given from 1700 Hrs
768	RQ178214	OCC_219	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 9 AT FATEHGARH_II(PG)		D	Commissioning of RTCC for ICT. For AMP works	07/Jun/2024	14:00	17/Jun/2024	23:00		PLANNED	Approved	07-Jun-24	17:00	17-Jun-24	23:59	May be given from 1700 Hrs
769	RQ178292	OCC_219	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MANDOLA(PG)		D	For 220 kV BUS BAR retrofitment work	07/Jun/2024	09:00	07/Jun/2024	18:00	FOR BUS BAR RETROFITMENT WORK	PLANNED	Approved	07-Jun-24	09:00	07-Jun-24	18:00	
770	RQ178293	OCC_219	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MANDOLA(PG)		D	For 220 kV BUS BAR retrofitment work	07/Jun/2024	09:00	07/Jun/2024	18:00	FOR BUS BAR RETROFITMENT WORK	PLANNED	Approved	07-Jun-24	09:00	07-Jun-24	18:00	
771	RQ178271	OCC_219	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT JIND(PG)		D	for AMP works	06/Jun/2024	09:00	06/Jun/2024	18:00		PLANNED	Approved	06-Jun-24	09:00	06-Jun-24	18:00	
772	RQ178291	OCC_219	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MANDOLA(PG)		D	For 220 kV BUS BAR retrofitment work	06/Jun/2024	09:00	06/Jun/2024	18:00	FOR BUS BAR RETROFITMENT WORK	PLANNED	Approved	06-Jun-24	09:00	06-Jun-24	18:00	
773	RQ178215	OCC_219	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT FATEHGARH_II(PG)		D	For final testing/fine tuning of CSD Relay of 400kV ICT	05/Jun/2024	14:00	09/Jun/2024	23:00	Kindly note that, during fine tuning of CSD, 4 to 5 on laod operations of ICT will be done from each bay	PLANNED	Approved	05-Jun-24	17:00	09-Jun-24	23:59	May be given from 1700 Hrs



774	RQ178217	OCC_219	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT FATEHGARH_II(PG)		D	For final testing/fine tuning of CSD Relay of 400kV ICT	05/Jun/2024	14:00	12/Jun/2024	23:00	Kindly note that, during fine tuning of CSD, 4 to 5 on laod operations of ICT will be done from each bay	PLANNED	Approved	05-Jun-24	17:00	12-Jun-24	23:59	May be given from 1700 Hrs
775	RQ178274	OCC_219	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MEERUT_PMSTL (UP)		C	SF6 Gas density monitor body replacement	05/Jun/2024	07:00	06/Jun/2024	18:00		PLANNED	Approved	05-Jun-24	07:00	06-Jun-24	18:00	May be given subject to real time grid conditions/Other ICTs to be in service/Load to be managed by UP.
776	RQ178280	OCC_219	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BHADLA_2 (PG)		D	AMP Work	04/Jun/2024	17:00	04/Jun/2024	23:00		PLANNED	Approved	04-Jun-24	17:00	04-Jun-24	23:59	May be given from 1700 Hrs
777	RQ178241	OCC_219	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT FATEHGARH_II(PG)		D	FOR CSD FINE TUNING OF ICT	04/Jun/2024	17:00	06/Jun/2024	23:59	DURING FINE TUNING OF ICT, 04-05 NO LOAD OPERATIONS OF ICT SHALL BE PERFORMED	PLANNED	Approved	04-Jun-24	17:00	06-Jun-24	23:59	May be given from 1700 Hrs
778	RQ178281	OCC_219	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT KANKROLI(PG)		D	AMP Work	04/Jun/2024	09:00	04/Jun/2024	17:00		PLANNED	Approved	04-Jun-24	17:00	04-Jun-24	23:59	May be given from 1700 Hrs
779	RQ178290	OCC_219	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MANDOLA(PG)		D	For 220 kV BUS BAR retrofitment work	04/Jun/2024	09:00	04/Jun/2024	18:00	FOR BUS BAR RETROFITMENT WORK	PLANNED	Approved	04-Jun-24	09:00	04-Jun-24	18:00	
780	RQ178282	OCC_219	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANKROLI(PG)		D	Rectification of CoE Audit point	04/Jun/2024	09:00	04/Jun/2024	17:00		PLANNED	Approved	04-Jun-24	17:00	04-Jun-24	23:59	May be given from 1700 Hrs
781	RQ178283	OCC_219	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KANKROLI(PG)		D	Rectification of CoE Audit point	04/Jun/2024	09:00	04/Jun/2024	17:00		PLANNED	Approved	04-Jun-24	17:00	04-Jun-24	23:59	May be given from 1700 Hrs
782	RQ178279	OCC_219	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA_2 (PG)		D	AMP Work	03/Jun/2024	17:00	03/Jun/2024	23:00		PLANNED	Approved	03-Jun-24	17:00	03-Jun-24	23:59	May be given from 1700 Hrs
783	RQ178235	OCC_219	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT FATEHGARH_II(PG)		D	Testing with TBC bay in 220kV & pending construction related works	03/Jun/2024	14:00	08/Jun/2024	23:00		PLANNED	Approved	03-Jun-24	17:00	08-Jun-24	23:59	May be given from 1700 Hrs
784	RQ178269	OCC_219	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SONIPAT(PG)		D	for AMP works	03/Jun/2024	09:00	03/Jun/2024	18:00		PLANNED	Approved	03-Jun-24	09:00	03-Jun-24	18:00	
785	RQ178270	OCC_219	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SAHARANPUR(PG)		D	for AMP works	03/Jun/2024	09:00	03/Jun/2024	18:00		PLANNED	Approved	03-Jun-24	09:00	03-Jun-24	18:00	
786	RQ178273	OCC_219	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MEERUT_PMSTL (UP)		C	SF6 Gas density monitor body replacement	03/Jun/2024	07:00	04/Jun/2024	18:00		PLANNED	Approved	03-Jun-24	07:00	04-Jun-24	18:00	May be given subject to real time grid conditions/Other ICTs to be in service/Load to be managed by UP.

787	RQ178240	OCC_219	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT FATEHGARH_II(PG)		D	FOR CSD FINE TUNING OF ICT	01/Jun/2024	17:00	03/Jun/2024	23:59	DURING FINE TUNING OF ICT, 04-05 NO LOAD OPERATIONS OF ICT SHALL BE PERFORMED	PLANNED	Approved	01-Jun-24	17:00	03-Jun-24	23:59	May be given from 1700 Hrs
788	RQ178289	OCC_219	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MANDOLA(PG)		D	For 220 kv BUS BAR retrofitment work	01/Jun/2024	09:00	01/Jun/2024	18:00	FOR BUS BAR RETROFITMENT WORK	PLANNED	Approved	01-Jun-24	09:00	01-Jun-24	18:00	
789	RQ177606	OCC_219	sldcrs_sd	TRANSFORMER	400/11 KV 80 MVA ST 2 AT KAWAI SCTPS(APR)	RRVPNL	D	Annual maintenance and testing of Bay equipments	24/Jun/2024	08:00	24/Jun/2024	18:00		PLANNED	Approved	24-Jun-24	08:00	24-Jun-24	18:00	May be given subject to real time grid conditions and no unit outage.
790	RQ177605	OCC_219	sldcrs_sd	TRANSFORMER	400/11 KV 80 MVA ST 1 AT KAWAI SCTPS(APR)	RRVPNL	D	Annual maintenance and testing of Bay equipments	22/Jun/2024	08:00	22/Jun/2024	18:00		PLANNED	Approved	22-Jun-24	08:00	22-Jun-24	18:00	May be given subject to real time grid conditions and no unit outage.
791	RQ177607	OCC_219	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANKANI(RS)	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	20/Jun/2024	08:00	20/Jun/2024	18:00		PLANNED	Approved	20-Jun-24	08:00	20-Jun-24	18:00	Element must remain in service via other bay.
792	RQ177608	OCC_219	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT KANKANI(RS)	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	18/Jun/2024	08:00	18/Jun/2024	18:00		PLANNED	Approved	18-Jun-24	17:00	18-Jun-24	23:59	May be given from 1700 Hrs
793	RQ177597	OCC_219	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BABAI(RS)	RRVPNL	D	Half Yearly Maintenance, Testing of bay equipments and To attend the oil leakage	14/Jun/2024	08:00	14/Jun/2024	18:00		PLANNED	Approved	14-Jun-24	17:00	14-Jun-24	23:59	May be given from 1700 Hrs
794	RQ177602	OCC_219	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT JODHPUR(RS)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	14/Jun/2024	08:00	14/Jun/2024	18:00		PLANNED	Approved	14-Jun-24	17:00	14-Jun-24	23:59	May be given from 1700 Hrs
795	RQ177596	OCC_219	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK & TESTING OF BAY EQUIPMENTS	13/Jun/2024	08:00	14/Jun/2024	18:00		PLANNED	Approved	13-Jun-24	17:00	14-Jun-24	23:59	May be given from 1700 Hrs
796	RQ177601	OCC_219	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT RATANGARH(RS)	RRVPNL	D	Maintenance work of bay equipments , isolators and testing.	13/Jun/2024	08:00	13/Jun/2024	18:00		PLANNED	Approved	13-Jun-24	17:00	13-Jun-24	23:59	May be given from 1700 Hrs
797	RQ177600	OCC_219	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JODHPUR(RS)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	13/Jun/2024	08:00	13/Jun/2024	18:00		PLANNED	Approved	13-Jun-24	17:00	13-Jun-24	23:59	May be given from 1700 Hrs
798	RQ177604	OCC_219	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK & TESTING OF BAY EQUIPMENTS	11/Jun/2024	08:00	12/Jun/2024	18:00		PLANNED	Approved	11-Jun-24	17:00	12-Jun-24	23:59	May be given from 1700 Hrs
799	RQ177599	OCC_219	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT RATANGARH(RS)	RRVPNL	D	Maintenance work of bay equipments , isolators and testing.	11/Jun/2024	08:00	11/Jun/2024	18:00		PLANNED	Approved	11-Jun-24	17:00	11-Jun-24	23:59	May be given from 1700 Hrs

800	RQ177697	OCC_219	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT AJMER(RS)	RRVPNL	D	Quarterly maintenance work of associated equipments of Bay.	06/Jun/2024	08:00	06/Jun/2024	18:00		PLANNED	Approved	06-Jun-24	17:00	06-Jun-24	23:59	May be given from 1700 Hrs
801	RQ177598	OCC_219	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT RATANGARH(RS)	RRVPNL	D	Maintenance work of bay equipments , isolators and testing.	06/Jun/2024	08:00	06/Jun/2024	18:00		PLANNED	Approved	06-Jun-24	17:00	06-Jun-24	23:59	May be given from 1700 Hrs
802	RQ177501	OCC_219	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DHANODA(HV)	HVPNL	D	To carry out the Mtc of OLTC	21/Jun/2024	10:00	21/Jun/2024	14:00		PLANNED	Approved	21-Jun-24	10:00	21-Jun-24	14:00	
803	RQ177918	OCC_219	ntpcos_sd	TRANSFORMER	400/132 KV 200 MVA ICT 3 AT RIHAND(NT)	NTPC	C	For Annual maintenance works on IBT-3, 400 KV bay equipments & 132 KV bay equipments.	10/Jun/2024	08:00	17/Jun/2024	18:00	For Annual maintenance works on IBT-3, 400 KV bay equipments & 132 KV bay equipments. IBT-3 is for internal supply only and no outgoing line connected with IBT-3. Other two IBTs 1 & 2 will be inservice. Inview of above mentioned activities shutdown is required on continuous basis.	PLANNED	Approved	10-Jun-24	08:00	17-Jun-24	18:00	May be given subject to real time grid conditions/Other ICTs to be in service.
804	RQ177436	OCC_219	singrauli_sd	TRANSFORMER	400/132 KV 100 MVA ICT 2 AT SINGRAULI(NT)	NTPC	C	LINE ISOLATOR REPLACEMENT	03/Jun/2024	08:00	06/Jun/2024	18:00	ICT WILL BE UNDERSHUTD OWN	PLANNED	Approved	03-Jun-24	08:00	06-Jun-24	18:00	May be given subject to real time grid conditions/Other ICTs to be in service.
805	RQ177577	OCC_219	sldcuk_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KASHIPUR(UK)	PTCUL	D	For Seepage Arresting, Tightening, Replacement of Jaw, Blades of 207-89C and 209-89C Isolator and other T&C related work	05/Jun/2024	10:00	05/Jun/2024	15:00		PLANNED	Approved	05-Jun-24	10:00	05-Jun-24	15:00	
806	RQ177576	OCC_219	sldcuk_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KASHIPUR(UK)	PTCUL	D	For Seepage Arresting, Tightening, Replacement of Jaw, Blades of 207-89C and 209-89C Isolator and other T&C related work	04/Jun/2024	10:00	04/Jun/2024	15:00		PLANNED	Approved	04-Jun-24	10:00	04-Jun-24	15:00	
807	RQ177770	OCC_219	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 1 AT SITARGANJ(PG)	POWER GRID	D	AMP Work	04/Jun/2024	09:00	04/Jun/2024	17:00		PLANNED	Approved	04-Jun-24	09:00	04-Jun-24	17:00	

808	RQ177937	OCC_219	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAR(NT)-RAEBAREILLY(PG) (PG) CKT-1	POWER GRID,UP PTCL	C	bay equipment testing	22/Jul/2024	08:00	23/Jul/2024	18:00		PLANNED	Approved	22-Jul-24	08:00	23-Jul-24	18:00	May be given on daily basis subject to real time grid conditions and PG consent.
809	RQ177734	OCC_219	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAEBAREILLY(PG)-BACHRAVAN(UP) (PG) CKT-1	POWER GRID,UP PTCL	D	AMP Work	30/Jun/2024	08:00	30/Jun/2024	18:00		PLANNED	Approved	30-Jun-24	08:00	30-Jun-24	18:00	
810	RQ177745	OCC_219	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-KIDWAI NAGAR KANPUR (UP) (PG) CKT-1	POWER GRID,UP PTCL	D	AMP Work	25/Jun/2024	08:00	25/Jun/2024	18:00		PLANNED	Approved	25-Jun-24	08:00	25-Jun-24	18:00	
811	RQ177921	OCC_219	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AURAIYA(NT)-SAIFAI (UP) (PG) CKT-1	POWER GRID,UP PTCL	D	* S/D of 220 KV Saifai Auraiya(NTPC) for Testing and Commissioning of Bus Bar protection relayother maintenance wor	01/Jun/2024	10:00	01/Jun/2024	15:00		PLANNED	Approved	01-Jun-24	10:00	01-Jun-24	15:00	
812	RQ177467	OCC_219	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PS)-UDHAMPUR(PDD) (PDD) CKT-1	PDD JK	D	SD required for Peak replacement work at Loc -23 of 220KV D/C Kishnepur- Sarna Line crossing from above.	29/Jun/2024	08:00	29/Jun/2024	18:00	Kindly approve	PLANNED	Approved	29-Jun-24	08:00	29-Jun-24	18:00	
813	RQ177464	OCC_219	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PG) (PG) CKT-2	POWER GRID	D	SD required for Peak replacement work at Loc -23	29/Jun/2024	08:00	29/Jun/2024	18:00	Kindly approve	PLANNED	Approved	29-Jun-24	08:00	29-Jun-24	18:00	
814	RQ177463	OCC_219	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PG) (PG) CKT-1	POWER GRID	D	SD required for Peak replacement work at Loc -23	29/Jun/2024	08:00	29/Jun/2024	18:00	Kindly approve	PLANNED	Approved	29-Jun-24	08:00	29-Jun-24	18:00	
815	RQ177939	OCC_219	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-3	POWER GRID	C	bay equipment testing	28/Jun/2024	08:00	29/Jun/2024	18:00		PLANNED	Approved	28-Jun-24	08:00	29-Jun-24	18:00	May be given on daily basis subject to real time grid conditions and PG consent.
816	RQ177938	OCC_219	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-1	POWER GRID	C	bay equipment testing	26/Jun/2024	08:00	27/Jun/2024	18:00		PLANNED	Approved	26-Jun-24	08:00	27-Jun-24	18:00	May be given on daily basis subject to real time grid conditions and PG consent.
817	RQ177583	OCC_219	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-NEHRIAN(HP) (PG) CKT-2	POWER GRID	D	Line equipment's AMP work and testing work.	20/Jun/2024	09:00	20/Jun/2024	18:00	kindly approve	PLANNED	Approved	20-Jun-24	09:00	20-Jun-24	18:00	
818	RQ177582	OCC_219	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-NEHRIAN(HP) (PG) CKT-1	POWER GRID	D	Line equipment's AMP work and testing work.	18/Jun/2024	09:00	18/Jun/2024	18:00	kindly approve	PLANNED	Approved	18-Jun-24	09:00	18-Jun-24	18:00	
819	RQ177690	OCC_219	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PITHORAGARH-JAULJIVI (PG) CKT-2	POWER GRID	D	AMP Work	18/Jun/2024	08:00	18/Jun/2024	18:00		PLANNED	Approved	18-Jun-24	08:00	18-Jun-24	18:00	

820	RQ177689	OCC_219	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PITHORAGARH-JAULIVI (PG) CKT-1	POWER GRID	D	AMP Work	15/Jun/2024	08:00	15/Jun/2024	18:00		PLANNED	Approved	15-Jun-24	08:00	15-Jun-24	18:00	
821	RQ177954	OCC_219	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-UDHAMPUR(PDD) (PG) CKT-1	POWER GRID	D	For AMP of Line Equipment and Jumper Strengthening work.	12/Jun/2024	09:00	12/Jun/2024	17:00	Kindly approve	PLANNED	Approved	12-Jun-24	09:00	12-Jun-24	17:00	
822	RQ177786	OCC_219	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SITARGANJ(PG)-CBGANJ(UP) (PG) CKT-1	POWER GRID	D	Rectification of S/D nature defects	12/Jun/2024	08:00	12/Jun/2024	18:00		PLANNED	Approved	12-Jun-24	08:00	12-Jun-24	18:00	
823	RQ177750	OCC_219	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-3	POWER GRID	D	Modification in Mutual compensation scheme & Line bay equipment AMP at Kanpur	12/Jun/2024	08:00	12/Jun/2024	18:00	Simultaneous S/D of 220 KV Kanpur-Unchahar -3 & 4 required	PLANNED	Approved	12-Jun-24	08:00	12-Jun-24	18:00	
824	RQ177751	OCC_219	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-4	POWER GRID	D	Modification in Mutual compensation scheme & Line bay equipment AMP at Kanpur	12/Jun/2024	08:00	12/Jun/2024	18:00	Simultaneous S/D of 220 KV Kanpur-Unchahar -3 & 4 required	PLANNED	Approved	12-Jun-24	08:00	12-Jun-24	18:00	
825	RQ177787	OCC_219	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-CBGANJ(UP) (PG) CKT-1	POWER GRID	D	Rectification of S/D nature defects	11/Jun/2024	08:00	11/Jun/2024	18:00		PLANNED	Approved	11-Jun-24	08:00	11-Jun-24	18:00	
826	RQ177748	OCC_219	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-1	POWER GRID	D	Modification in Mutual compensation scheme & Line bay equipment AMP at Kanpur	11/Jun/2024	08:00	11/Jun/2024	18:00	Simultaneous S/D of 220 KV Kanpur-Unchahar -1 & 2 required	PLANNED	Approved	11-Jun-24	08:00	11-Jun-24	18:00	
827	RQ177749	OCC_219	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-2	POWER GRID	D	Modification in Mutual compensation scheme & Line bay equipment AMP at Kanpur	11/Jun/2024	08:00	11/Jun/2024	18:00	Simultaneous S/D of 220 KV Kanpur-Unchahar -1 & 2 required	PLANNED	Approved	11-Jun-24	08:00	11-Jun-24	18:00	
828	RQ177490	OCC_219	sldecj_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-2	POWER GRID	D	Preventive maintenance works including replacement of worn out jumpers / droppers and allied clamps etc.	09/Jun/2024	07:00	09/Jun/2024	12:00	30-50 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grids. Rest 200 MW load shall be affected.	PLANNED	Approved	09-Jun-24	07:00	09-Jun-24	12:00	May be given subject to real time grid conditions/NHPC & PG consent/Load management by J&K.

829	RQ177489	OCC_219	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-1	POWER GRID	D	Preventive maintenance works including replacement of worn out jumpers / droppers and allied clamps etc.	09/Jun/2024	07:00	09/Jun/2024	12:00	30-50 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grids. Rest 200 MW load shall be affected.	PLANNED	Approved	09-Jun-24	07:00	09-Jun-24	12:00	May be given subject to real time grid conditions/NHPC & PG consent/Load management by J&K.
830	RQ177815	OCC_219	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAWAIMADHOPUR(RS)-DAUSA(RS) (PG) CKT-1	POWER GRID	D	For Half yearly Maintenance at 220kV GSS SWM	07/Jun/2024	09:00	07/Jun/2024	15:00		PLANNED	Approved	07-Jun-24	09:00	07-Jun-24	15:00	May be given subject to real time grid conditions/PG consent/Load management by Rajasthan.
831	RQ177585	OCC_219	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-HAMIRPUR(HP) (PG) CKT-2	POWER GRID	D	Line equipment's AMP work	07/Jun/2024	09:00	07/Jun/2024	18:00	kindly approve	PLANNED	Approved	07-Jun-24	09:00	07-Jun-24	18:00	
832	RQ177570	OCC_219	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JESSORE(HP)-PONG(BB) (PG) CKT-1	POWER GRID	D	Replacement of Control & Relay Panel under Add Cap_Petition No. 712/TT/2020 at Pong end. (TO COMPLETE BALANCE PUNCH POINTS OF ADD CAP WORK)	06/Jun/2024	10:00	08/Jun/2024	18:00	Under construction activity. kindly approve.	PLANNED	Approved	06-Jun-24	10:00	08-Jun-24	18:00	May be given subject to real time grid conditions and HP/BBMB consent and no generation loss.
833	RQ177819	OCC_219	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-SAWAIMADHOPUR(RS) (PG) CKT-1	POWER GRID	D	For Half yearly Maintenance at 220kV GSS SWM	06/Jun/2024	09:00	06/Jun/2024	15:00		PLANNED	Approved	06-Jun-24	09:00	06-Jun-24	15:00	May be given subject to real time grid conditions and NTPC/PG consent.
834	RQ177781	OCC_219	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-ALLAHABADREWAROAD(UP) (PG) CKT-1	POWER GRID	D	AMP Work	06/Jun/2024	08:00	06/Jun/2024	18:00		PLANNED	Approved	06-Jun-24	08:00	06-Jun-24	18:00	
835	RQ177584	OCC_219	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-HAMIRPUR(HP) (PG) CKT-1	POWER GRID	D	Line equipment's AMP work	05/Jun/2024	09:00	05/Jun/2024	18:00	kindly approve	PLANNED	Approved	05-Jun-24	09:00	05-Jun-24	18:00	
836	RQ177773	OCC_219	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHPUR(PG)-KANPURSOUTH(UP) (PG) CKT-1	POWER GRID	D	AMP Work	04/Jun/2024	08:00	04/Jun/2024	18:00		PLANNED	Approved	04-Jun-24	08:00	04-Jun-24	18:00	
837	RQ177573	OCC_219	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAIRASIUL(NH)-JESSORE(HP) (PG) CKT-1	POWER GRID	D	Rectification of broken strand of OPGW between span 78-79.	04/Jun/2024	08:00	04/Jun/2024	18:00	kindly approve	PLANNED	Approved	04-Jun-24	08:00	04-Jun-24	18:00	May be given subject to real time grid conditions and NHPC/HP consent and no generation loss.

838	RQ177571	OCC_219	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAIRASIUL(NH)-PONG(BB) (PG) CKT-1	POWER GRID	D	Repalcement of Control & Relay Panel under Add Cap_Petition No. 712/TT/2020 at Pong end. (TO COMPLETE BALANCE PUNCH POINTS OF ADD CAP WORK)	01/Jun/2024	10:00	03/Jun/2024	18:00	Under construction activity. kindly approve.	PLANNED	Approved	01-Jun-24	10:00	03-Jun-24	18:00	May be given subject to real time grid conditions and NHPC/BBMB consent and no generation loss.
839	RQ177413	OCC_219	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-RAILWAYHR(RLY) (HVPNL) CKT-2	HVPNL	D	For AMP work	27/Jun/2024	08:00	27/Jun/2024	18:00	kindly approve.	PLANNED	Approved	27-Jun-24	08:00	27-Jun-24	18:00	
840	RQ177412	OCC_219	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-RAMPUR(HV) (HVPNL) CKT-1	HVPNL	D	For AMP work	20/Jun/2024	08:00	20/Jun/2024	18:00	kindly approve.	PLANNED	Approved	20-Jun-24	08:00	20-Jun-24	18:00	
841	RQ177793	OCC_219	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-SHAMSHABAD(UP) (UP) CKT-1	UPPTCL	D	AMP Work	27/Jun/2024	08:00	27/Jun/2024	18:00		PLANNED	Approved	27-Jun-24	08:00	27-Jun-24	18:00	
842	RQ177792	OCC_219	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-TUNDLA (UP) (UP) CKT-1	UPPTCL	D	AMP Work	26/Jun/2024	08:00	26/Jun/2024	18:00		PLANNED	Approved	26-Jun-24	08:00	26-Jun-24	18:00	
843	RQ177800	OCC_219	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SOHAWAL(PG)-SOHAWAL(UP) (UP) CKT-1	UPPTCL	D	AMP Work	07/Jun/2024	08:00	07/Jun/2024	18:00		PLANNED	Approved	07-Jun-24	08:00	07-Jun-24	18:00	
844	RQ177936	OCC_219	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAR(NT)-FATEHPUR(UP) (UP) CKT-1	UPPTCL	C	bay equipment testing	06/Jun/2024	08:00	07/Jun/2024	18:00		PLANNED	Approved	06-Jun-24	08:00	07-Jun-24	18:00	May be given on daily basis subject to real time grid conditions and PG consent.
845	RQ177652	OCC_219	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANTNAGAR(UK)-BAREILLY(UP) (UP) CKT-1	UPPTCL	D	* Preventive maintenance and replacement of Jumpers	01/Jun/2024	08:00	01/Jun/2024	18:00		PLANNED	Approved	01-Jun-24	08:00	01-Jun-24	18:00	
846	RQ178103	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2		D	For attending S/D nature defects	25/Jun/2024	08:00	25/Jun/2024	18:00	A/R of Kankroli Zerda CKT to be kept in non Auto mode	PLANNED	Approved	25-Jun-24	08:00	25-Jun-24	18:00	May be given subject to real time grid conditions and NTPC/Rajasthan consent.
847	RQ178102	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1		D	For attending S/D nature defects	24/Jun/2024	08:00	24/Jun/2024	18:00	A/R of Anta-Bhilwara CK2 to be kept in non Auto mode	PLANNED	Approved	24-Jun-24	08:00	24-Jun-24	18:00	May be given subject to real time grid conditions and NTPC/Rajasthan consent.
848	RQ178149	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-4		D	For Busbar Bay unit retrofitment and hardware rectification in switchyard	19/Jun/2024	08:00	19/Jun/2024	18:00		PLANNED	Approved	19-Jun-24	08:00	19-Jun-24	18:00	
849	RQ178118	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DUN(RS)-KOTA(PG) (RS) CKT-1		D	AMP works of Line Bay equipments	18/Jun/2024	09:00	18/Jun/2024	18:00		PLANNED	Approved	18-Jun-24	09:00	18-Jun-24	18:00	

850	RQ178148	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-4		D	For Busbar Bay unit retrofitment and hardware rectification in switchyard	18/Jun/2024	08:00	18/Jun/2024	18:00		PLANNED	Approved	18-Jun-24	08:00	18-Jun-24	18:00	
851	RQ178147	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-3		D	For Busbar Bay unit retrofitment and hardware rectification in switchyard	17/Jun/2024	08:00	17/Jun/2024	18:00		PLANNED	Approved	17-Jun-24	08:00	17-Jun-24	18:00	
852	RQ178037	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-2		D	Repairing of PLCC system and Relay testing	15/Jun/2024	09:00	15/Jun/2024	15:00		PLANNED	Approved	15-Jun-24	15:00	15-Jun-24	23:59	May be given from 1500 Hrs
853	RQ178097	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JIND(PG)-NARWANA (HV) (HVPNL) CKT-2		D	LINE EQUIPMENT AMP WORK	15/Jun/2024	08:00	15/Jun/2024	18:00		PLANNED	Approved	15-Jun-24	08:00	15-Jun-24	18:00	
854	RQ178146	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-3		D	For Busbar Bay unit retrofitment and hardware rectification in switchyard	15/Jun/2024	08:00	15/Jun/2024	18:00		PLANNED	Approved	15-Jun-24	08:00	15-Jun-24	18:00	
855	RQ178036	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1		D	Repairing of PLCC system and Relay testing	14/Jun/2024	09:00	14/Jun/2024	15:00		PLANNED	Approved	14-Jun-24	15:00	14-Jun-24	23:59	May be given from 1500 Hrs
856	RQ178018	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)-SANCHORE(RS) (RS) CKT-1		D	For 220kV side IPS tube erection work from 220kV Bus-1 ( 89A isolator) to Circuit breaker (212 52) -under SS-95 package - 220kV Bus 1 & 220kV Bus 2 shutdown together ( Along with all 220kV Lines-i.e. 220kV Bhinmal - Sirohi Line, 220kV Bhinmal - Bhinmal Line-I, 220kV Bhinmal - Bhinmal Line-II , 220kV Bhinmal - Sanchore Line, 220kV Bhinmal - Sayala Line-I, 220kV Bhinmal - Bhinmal Line-II AND 400/220kV ICT-I, 400/220kV ICT-II)	14/Jun/2024	08:00	14/Jun/2024	20:00	under SS-95 PACKAGE PROJECT	PLANNED	Approved	14-Jun-24	08:00	14-Jun-24	20:00	Subject to consent of Rajasthan and real time Grid conditions/ Also Prior consent of Rajasthan in D-3 time interval required/Details of load shedding/management by Rajasthan to be given.



857	RQ178017	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)-BHINMAL(RS) (RS) CKT-2		D	For 220kV side IPS tube erection work from 220kV Bus-1 ( 89A isolator) to Circuit breaker (212 52) -under SS-95 package - 220kV Bus 1 & 220kV Bus 2 shutdown together ( Along with all 220kV Lines-i.e. 220kV Bhinmal - Sirohi Line, 220kV Bhinmal - Bhinmal Line-I, 220kV Bhinmal - Bhinmal Line-II , 220kV Bhinmal - Sanchore Line, 220kV Bhinmal - Sayala Line-I, 220kV Bhinmal - Bhinmal Line-II AND 400/220kV ICT-I, 400/220kV ICT-II)	14/Jun/2024	08:00	14/Jun/2024	20:00	under SS-95 PACKAGE PROJECT	PLANNED	Approved	14-Jun-24	08:00	14-Jun-24	20:00	Subject to consent of Rajasthan and real time Grid conditions/ Also Prior consent of Rajasthan in D-3 time interval required/Details of load shedding/management by Rajasthan to be given.
858	RQ178021	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)-SIROHI(RS) (RS) CKT-1		D	For 220kV side IPS tube erection work from 220kV Bus-1 ( 89A isolator) to Circuit breaker (212 52) -under SS-95 package - 220kV Bus 1 & 220kV Bus 2 shutdown together ( Along with all 220kV Lines-i.e. 220kV Bhinmal - Sirohi Line, 220kV Bhinmal - Bhinmal Line-I, 220kV Bhinmal - Bhinmal Line-II , 220kV Bhinmal - Sanchore Line, 220kV Bhinmal - Sayala Line-I, 220kV Bhinmal - Bhinmal Line-II AND 400/220kV ICT-I, 400/220kV ICT-II)	14/Jun/2024	08:00	14/Jun/2024	20:00	under SS-95 PACKAGE PROJECT	PLANNED	Approved	14-Jun-24	08:00	14-Jun-24	20:00	Subject to consent of Rajasthan and real time Grid conditions/ Also Prior consent of Rajasthan in D-3 time interval required/Details of load shedding/management by Rajasthan to be given.

859	RQ178016	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)- BHINMAL(RS) (RS) CKT-1		D	For 220kV side IPS tube erection work from 220kV Bus-1 ( 89A isolator) to Circuit breaker (212 52) -under SS-95 package - 220kV Bus 1 & 220kV Bus 2 shutdown together ( Along with all 220kV Lines-i.e. 220kV Bhinmal - Sirohi Line, 220kV Bhinmal - Bhinmal Line-I, 220kV Bhinmal - Bhinmal Line-II , 220kV Bhinmal - Sanchore Line, 220kV Bhinmal - Sayala Line- I, 220kV Bhinmal - Bhinmal Line-II AND 400/220kV ICT-I, 400/220kV ICT-II)	14/Jun/2024	08:00	14/Jun/2024	20:00	under SS-95 PACKAGE PROJECT	PLANNED	Approved	14-Jun-24	08:00	14-Jun-24	20:00	Subject to consent of Rajasthan and real time Grid conditions/ Also Prior consent of Rajasthan in D-3 time interval required/Details of load shedding/management by Rajasthan to be given.
860	RQ178019	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)- SAYLA(RS) (RS) CKT-1		D	For 220kV side IPS tube erection work from 220kV Bus-1 ( 89A isolator) to Circuit breaker (212 52) -under SS-95 package - 220kV Bus 1 & 220kV Bus 2 shutdown together ( Along with all 220kV Lines-i.e. 220kV Bhinmal - Sirohi Line, 220kV Bhinmal - Bhinmal Line-I, 220kV Bhinmal - Bhinmal Line-II , 220kV Bhinmal - Sanchore Line, 220kV Bhinmal - Sayala Line-I, 220kV Bhinmal - Bhinmal Line-II AND 400/220kV ICT-I, 400/220kV ICT-II)	14/Jun/2024	08:00	14/Jun/2024	20:00	under SS-95 PACKAGE PROJECT	PLANNED	Approved	14-Jun-24	08:00	14-Jun-24	20:00	Subject to consent of Rajasthan and real time Grid conditions/ Also Prior consent of Rajasthan in D-3 time interval required/Details of load shedding/management by Rajasthan to be given.

861	RQ178020	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)-SAYLA(RS) (RS) CKT-2		D	For 220kV side IPS tube erection work from 220kV Bus-1 ( 89A isolator) to Circuit breaker (212 52) -under SS-95 package - 220kV Bus 1 & 220kV Bus 2 shutdown together ( Along with all 220kV Lines-i.e. 220kV Bhinmal - Sirohi Line, 220kV Bhinmal - Bhinmal Line-I, 220kV Bhinmal - Bhinmal Line-II , 220kV Bhinmal - Sanchore Line, 220kV Bhinmal - Sayala Line-I, 220kV Bhinmal - Bhinmal Line-II AND 400/220kV ICT-I, 400/220kV ICT-II)	14/Jun/2024	08:00	14/Jun/2024	20:00		under SS-95 PACKAGE PROJECT	PLANNED	Approved	14-Jun-24	08:00	14-Jun-24	20:00	Subject to consent of Rajasthan and real time Grid conditions/ Also Prior consent of Rajasthan in D-3 time interval required/Details of load shedding/management by Rajasthan to be given.
862	RQ178145	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-2		D	For Busbar Bay unit retrofitment and hardware rectification in switchyard	14/Jun/2024	08:00	14/Jun/2024	18:00			PLANNED	Approved	14-Jun-24	08:00	14-Jun-24	18:00	
863	RQ178144	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-2		D	For Busbar Bay unit retrofitment and hardware rectification in switchyard	13/Jun/2024	08:00	13/Jun/2024	18:00			PLANNED	Approved	13-Jun-24	08:00	13-Jun-24	18:00	
864	RQ178038	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBAR(RS) (PG) CKT-1		D	Repairing of PLCC system and Relay testing	12/Jun/2024	09:00	12/Jun/2024	15:00			PLANNED	Approved	12-Jun-24	09:00	12-Jun-24	15:00	
865	RQ178143	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-1		D	For Busbar Bay unit retrofitment and hardware rectification in switchyard	12/Jun/2024	08:00	12/Jun/2024	18:00			PLANNED	Approved	12-Jun-24	08:00	12-Jun-24	18:00	
866	RQ178142	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-1		D	For Busbar Bay unit retrofitment and hardware rectification in switchyard	11/Jun/2024	08:00	11/Jun/2024	18:00			PLANNED	Approved	11-Jun-24	08:00	11-Jun-24	18:00	
867	RQ178081	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DUNI(RS)-JAIPUR SOUTH(PG) (RS) CKT-1		D	AMP OF LINE EQUIPMENTS	10/Jun/2024	09:00	10/Jun/2024	17:00			PLANNED	Approved	10-Jun-24	09:00	10-Jun-24	17:00	
868	RQ178141	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-2		D	For Busbar Bay unit retrofitment and hardware rectification in switchyard	10/Jun/2024	08:00	10/Jun/2024	18:00			PLANNED	Approved	10-Jun-24	08:00	10-Jun-24	18:00	

869	RQ178082	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-SEZJAIPUR(RS) (RS) CKT-1		D	AMP OF LINE EQUIPMENTS	09/Jun/2024	09:00	09/Jun/2024	17:00		PLANNED	Approved	09-Jun-24	09:00	09-Jun-24	17:00	
870	RQ178095	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JIND(PG)-MUND (HV) (HVPNL) CKT-2		D	LINE EQUIPMENT AMP WORK	08/Jun/2024	08:00	08/Jun/2024	18:00		PLANNED	Approved	08-Jun-24	08:00	08-Jun-24	18:00	
871	RQ178140	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-2		D	For Busbar Bay unit retrofitment and hardware rectification in switchyard	08/Jun/2024	08:00	08/Jun/2024	18:00		PLANNED	Approved	08-Jun-24	08:00	08-Jun-24	18:00	
872	RQ178057	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SUNBRIGHT SL_FGARH_PG (RSBPL)-FATEHGARH_II(PG) (RENEW SUN BRIGHT (RSBPL)) CKT-1		D	for AMP works	07/Jun/2024	14:00	17/Jun/2024	23:59		PLANNED	Approved	07-Jun-24	19:00	17-Jun-24	23:59	May be given from 1900 Hrs
873	RQ178051	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-ASER2PL_SL_FTH G2_PG (ADANI SOLAR ENRGY RJ TWO PRIVATE LIMITED) CKT-1		D	for AMP works	07/Jun/2024	14:00	11/Jun/2024	23:59		PLANNED	Approved	07-Jun-24	19:00	11-Jun-24	23:59	May be given from 1900 Hrs
874	RQ178048	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-2		D	for AMP works	07/Jun/2024	14:00	17/Jun/2024	23:59		PLANNED	Approved	07-Jun-24	19:00	17-Jun-24	23:59	May be given from 1900 Hrs
875	RQ178045	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJ2L PSS HB_FGRAH_PG (AHEJ2L) (AHEJ2L) CKT-1		D	for AMP works	07/Jun/2024	14:00	17/Jun/2024	23:59		PLANNED	Approved	07-Jun-24	19:00	17-Jun-24	23:59	May be given from 1900 Hrs
876	RQ178047	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-1		D	for AMP works	07/Jun/2024	14:00	17/Jun/2024	23:59		PLANNED	Approved	07-Jun-24	19:00	17-Jun-24	23:59	May be given from 1900 Hrs
877	RQ178046	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJ3L PSS HB_FGRAH_PG (AHEJ3L) (AHEJ3L) CKT-1		D	for AMP works	07/Jun/2024	14:00	17/Jun/2024	23:59		PLANNED	Approved	07-Jun-24	19:00	17-Jun-24	23:59	May be given from 1900 Hrs
878	RQ178094	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JIND(PG)-MUND (HV) (HVPNL) CKT-1		D	LINE EQUIPMENT AMP WORK	07/Jun/2024	08:00	07/Jun/2024	18:00		PLANNED	Approved	07-Jun-24	08:00	07-Jun-24	18:00	

879	RQ178139	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-1		D	For Busbar Bay unit retrofitment and hardware rectification in switchyard	07/Jun/2024	08:00	07/Jun/2024	18:00		PLANNED	Approved	07-Jun-24	08:00	07-Jun-24	18:00	
880	RQ178138	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-1		D	For Busbar Bay unit retrofitment and hardware rectification in switchyard	06/Jun/2024	08:00	06/Jun/2024	18:00		PLANNED	Approved	06-Jun-24	08:00	06-Jun-24	18:00	
881	RQ178132	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KURUKSHETRA(PG)-SALEMPUR(HV) (HVPNL) CKT-2		D	For attending SIR audit point	05/Jun/2024	09:00	05/Jun/2024	17:00		PLANNED	Approved	05-Jun-24	09:00	05-Jun-24	17:00	
882	RQ178137	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-2		D	For Busbar Bay unit retrofitment and hardware rectification in switchyard	05/Jun/2024	08:00	05/Jun/2024	18:00		PLANNED	Approved	05-Jun-24	08:00	05-Jun-24	18:00	
883	RQ178170	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOHANA(HV)-SONIPAT(PG) (HVPNL) CKT-2		D	AMP OF LINE EQUIPMENTS	04/Jun/2024	09:00	04/Jun/2024	18:00		PLANNED	Approved	04-Jun-24	09:00	04-Jun-24	18:00	
884	RQ178096	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JIND(PG)-NARWANA (HV) (HVPNL) CKT-1		D	LINE EQUIPMENT AMP WORK	04/Jun/2024	08:00	04/Jun/2024	18:00		PLANNED	Approved	04-Jun-24	08:00	04-Jun-24	18:00	
885	RQ178136	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-2		D	For Busbar Bay unit retrofitment and hardware rectification in switchyard	04/Jun/2024	08:00	04/Jun/2024	18:00		PLANNED	Approved	04-Jun-24	08:00	04-Jun-24	18:00	
886	RQ178135	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-1		D	For Busbar Bay unit retrofitment and hardware rectification in switchyard	03/Jun/2024	08:00	03/Jun/2024	18:00		PLANNED	Approved	03-Jun-24	08:00	03-Jun-24	18:00	
887	RQ178024	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-2		D	Distance Protectino Relay testing works at Bhiwadi end	02/Jun/2024	08:00	02/Jun/2024	18:00		PLANNED	Approved	02-Jun-24	08:00	02-Jun-24	18:00	
888	RQ178052	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-DEVIKOT SL_FTGH2 (NTPC_DEVIKOT) (NTPC_DEVIKOT) CKT-1		D	for AMP works	01/Jun/2024	14:00	07/Jun/2024	23:59		PLANNED	Approved	01-Jun-24	19:00	07-Jun-24	23:59	May be given from 1900 Hrs
889	RQ178055	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-RENEW_JHARKH AND 3 SL_FGARH_PG (RSEJ3PL) (RSEJ3PL) CKT-1		D	for AMP works	01/Jun/2024	14:00	07/Jun/2024	23:59		PLANNED	Approved	01-Jun-24	19:00	07-Jun-24	23:59	May be given from 1900 Hrs

890	RQ178049	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-ASEJOL_HB FTGH2 (ASEJOL) (ASEJOL) CKT-1		D	for AMP works	01/Jun/2024	14:00	07/Jun/2024	23:59		PLANNED	Approved	01-Jun-24	19:00	07-Jun-24	23:59	May be given from 1900 Hrs
891	RQ178054	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-RENEW SUNWAVE SL_FGRAH_PG (RSWPL) (RENEW SUN WAVE (RSWPL)) CKT-1		D	for AMP works	01/Jun/2024	14:00	07/Jun/2024	23:59		PLANNED	Approved	01-Jun-24	19:00	07-Jun-24	23:59	May be given from 1900 Hrs
892	RQ178056	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SOLARURJA SL_FGARH_PG (RSUPL)-FATEHGARH_II(PG) (RENEW SOLAR URJA (RSUPL)) CKT-1		D	for AMP works	01/Jun/2024	14:00	07/Jun/2024	23:59		PLANNED	Approved	01-Jun-24	19:00	07-Jun-24	23:59	May be given from 1900 Hrs
893	RQ178050	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-ASEJOL_HB FTGH2 (ASEJOL) (ASEJOL) CKT-2		D	for AMP works	01/Jun/2024	14:00	07/Jun/2024	23:59		PLANNED	Approved	01-Jun-24	19:00	07-Jun-24	23:59	May be given from 1900 Hrs
894	RQ178053	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-EDEN SL_FGRAH_PG (ERCPL) (EDEN (ERCPL)) CKT-1		D	for AMP works	01/Jun/2024	14:00	07/Jun/2024	23:59		PLANNED	Approved	01-Jun-24	19:00	07-Jun-24	23:59	May be given from 1900 Hrs
895	RQ178119	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_C(NP)-ANTA(NT) (PG) CKT-1		C	NHAI DIVERSION WORK	01/Jun/2024	08:00	10/Jun/2024	18:00	Timely requirement of S/D	PLANNED	Approved	01-Jun-24	08:00	10-Jun-24	18:00	Subject to consent of NTPC & RAPS and real time Grid conditions
896	RQ178117	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2		C	NHAI DIVERSION WORK	01/Jun/2024	08:00	10/Jun/2024	18:00	Timely requirement of S/D	PLANNED	Approved	01-Jun-24	08:00	10-Jun-24	18:00	Subject to consent of NTPC & Rajasthan and real time Grid conditions/ Also Prior consent of Rajasthan in D-5
897	RQ178116	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1		C	NHAI DIVERSION WORK	01/Jun/2024	08:00	10/Jun/2024	18:00	Timely requirement of S/D	PLANNED	Approved	01-Jun-24	08:00	10-Jun-24	18:00	Subject to consent of NTPC & Rajasthan and real time Grid conditions/ Also Prior consent of Rajasthan in D-5
898	RQ178023	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-1		D	Distance Protectino Relay testing works at Bhiwadi end	01/Jun/2024	08:00	01/Jun/2024	18:00		PLANNED	Approved	01-Jun-24	08:00	01-Jun-24	18:00	
899	RQ178134	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-1		D	For Busbar Bay unit retrofitment and hardware rectification in switchyard	01/Jun/2024	08:00	01/Jun/2024	18:00		PLANNED	Approved	01-Jun-24	08:00	01-Jun-24	18:00	
900	RQ177808	OCC_219	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-JAMALPUR (BB) CKT-2	BBMB	D	Maintenance of Sub-Station Equipments	14/Jun/2024	08:00	14/Jun/2024	18:00		PLANNED	Approved	14-Jun-24	08:00	14-Jun-24	18:00	

901	RQ177822	OCC_219	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2	BBMB	D	For Tree trimming & bay maintenance work	13/Jun/2024	08:00	13/Jun/2024	18:00		PLANNED	Approved	13-Jun-24	08:00	13-Jun-24	18:00	May be given subject to real time grid conditions and BBMB consent.
902	RQ177806	OCC_219	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-GANGUWAL (BB) CKT-1	BBMB	D	Half yearly mtc	12/Jun/2024	08:00	12/Jun/2024	18:00		PLANNED	Approved	12-Jun-24	08:00	12-Jun-24	18:00	
903	RQ177821	OCC_219	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1	BBMB	D	For Tree trimming & bay maintenance work	11/Jun/2024	08:00	11/Jun/2024	18:00		PLANNED	Approved	11-Jun-24	08:00	11-Jun-24	18:00	May be given subject to real time grid conditions and BBMB consent.
904	RQ177817	OCC_219	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-CHIRAWA(RS) (BB) CKT-1	BBMB	D	For Half yearly maintenance work	07/Jun/2024	08:00	07/Jun/2024	18:00		PLANNED	Approved	07-Jun-24	08:00	07-Jun-24	18:00	May be given subject to real time grid conditions/BBMB consent/Load management by Rajasthan.
905	RQ177805	OCC_219	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-DHULKOTE (BB) CKT-2	BBMB	D	Half yearly mtc at Ganguwal end & General mtc at Dhulkote end.	06/Jun/2024	08:00	06/Jun/2024	18:00		PLANNED	Approved	06-Jun-24	08:00	06-Jun-24	18:00	
906	RQ177804	OCC_219	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-DHULKOTE (BB) CKT-1	BBMB	D	Half yearly mtc at Ganguwal end & General mtc at Dhulkote end.	04/Jun/2024	08:00	04/Jun/2024	18:00		PLANNED	Approved	04-Jun-24	08:00	04-Jun-24	18:00	
907	RQ177820	OCC_219	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-BAGRU(RS) (PG) CKT-1	POWER GRID,RR VPNL	D	For quarterly maintenance work of whole grid sub-station	13/Jun/2024	08:00	13/Jun/2024	18:00		PLANNED	Approved	13-Jun-24	08:00	13-Jun-24	18:00	May be given subject to real time grid conditions/PG consent/Load management by Rajasthan.
908	RQ177611	OCC_219	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-SAMBA (JK) (PDD JK) CKT-2	POWER GRID,PD D JK	D	For line equipment's AMP work	12/Jun/2024	09:00	12/Jun/2024	18:00	kindly approve	PLANNED	Approved	12-Jun-24	09:00	12-Jun-24	18:00	
909	RQ177610	OCC_219	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-SAMBA (JK) (PDD JK) CKT-1	POWER GRID,PD D JK	D	For line equipment's AMP work	10/Jun/2024	09:00	10/Jun/2024	18:00	kindly approve	PLANNED	Approved	10-Jun-24	09:00	10-Jun-24	18:00	
910	RQ177491	OCC_219	slcdjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHOWADHI (JK)-GLADNI(PDD) (PDD JK) CKT-1	POWER GRID,PD D JK	D	Preventive maintenance works including replacement of worn out jumpers / droppers and allied clamps etc.	09/Jun/2024	07:00	09/Jun/2024	12:00	30-50 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grids. Rest 200 MW load shall be affected.	PLANNED	Approved	09-Jun-24	07:00	09-Jun-24	12:00	May be given subject to real time grid conditions/NHPC & PG consent/Load management by J&K.
911	RQ177462	OCC_219	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(PS) (PSTCL) CKT-3	PSTCL	D	For Bus Bar Relay testing of 220 KV bus-2 after modification on 12.06.2024	12/Jun/2024	08:00	12/Jun/2024	18:00	Kindly approve	PLANNED	Approved	12-Jun-24	08:00	12-Jun-24	18:00	

912	RQ177461	OCC_219	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(PS) (PSTCL) CKT-1	PSTCL	D	For Bus Bar Relay testing of 220 kv Bus-1 after modification on 11.06.2024	11/Jun/2024	08:00	11/Jun/2024	18:00	Kindly approve	PLANNED	Approved	11-Jun-24	08:00	11-Jun-24	18:00	
913	RQ177807	OCC_219	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHAR(BB)-KANGOO(HP) (HP) CKT-1	HPPTCL	D	Half yearly mtc	05/Jun/2024	08:00	05/Jun/2024	18:00		PLANNED	Approved	05-Jun-24	08:00	05-Jun-24	18:00	
914	RQ177549	OCC_219	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-NEW JAGADHARI TSS(DFCCL) (RAILWAYS) CKT-2	RAILWA YS	D	FOR CT OIL SAMPLING FOR DGA TESTING	04/Jun/2024	14:00	04/Jun/2024	17:00	kindly approve	PLANNED	Approved	04-Jun-24	14:00	04-Jun-24	17:00	
915	RQ177550	OCC_219	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-NEW JAGADHARI TSS(DFCCL) (RAILWAYS) CKT-1	RAILWA YS	D	FOR CT OIL SAMPLING FOR DGA TESTING	04/Jun/2024	10:00	04/Jun/2024	13:00	kindly approve	PLANNED	Approved	04-Jun-24	10:00	04-Jun-24	13:00	
916	RQ178518	OCC_219	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DUNI(RS)-KOTA(PG) (RS) CKT-1	RRVPLN	D	AMP works of Line Bay equipments	01/Jun/2024	08:00	30/Jun/2024	18:00		PLANNED	Approved	01-Jun-24	08:00	30-Jun-24	18:00	
917	RQ177716	OCC_219	cpcc3_sd	BUS	220KV BUS 1 AT ALLAHABAD(PG)	POWER GRID	C	Relay Testing and AMP Work	29/Jun/2024	08:00	30/Jun/2024	18:00		PLANNED	Approved	29-Jun-24	08:00	30-Jun-24	18:00	May be allowed subject to no other outage.
918	RQ178339	OCC_219	cpcc1_sd	BUS	220KV BUS 4 AT MANDOLA(PG)	POWER GRID	D	BUSBAR RETROFITMENT AND HARDWARE RECTIFICATION WORK	28/Jun/2024	08:00	29/Jun/2024	18:00		PLANNED	Approved	28-Jun-24	08:00	29-Jun-24	18:00	
919	RQ178366	OCC_219	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 2	POWER GRID	D	Jumper Tightning	27/Jun/2024	17:00	28/Jun/2024	23:00		PLANNED	Approved	27-Jun-24	19:00	28-Jun-24	23:59	May be given from 1900 Hrs
920	RQ178359	OCC_219	cpcc1_sd	BUS	220KV BUS 2 AT BHINMAL(PG)	POWER GRID	D	For BUS BAR TESTING - under Project SS-95 package	27/Jun/2024	08:00	27/Jun/2024	18:00		PLANNED	Approved	27-Jun-24	08:00	27-Jun-24	18:00	May be allowed subject to no other outage.
921	RQ178338	OCC_219	cpcc1_sd	BUS	220KV BUS 3 AT MANDOLA(PG)	POWER GRID	D	BUSBAR RETROFITMENT AND HARDWARE RECTIFICATION WORK	26/Jun/2024	08:00	27/Jun/2024	18:00		PLANNED	Approved	26-Jun-24	08:00	27-Jun-24	18:00	
922	RQ178365	OCC_219	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 1	POWER GRID	D	Jumper Tightning	25/Jun/2024	17:00	26/Jun/2024	23:00		PLANNED	Approved	25-Jun-24	19:00	26-Jun-24	23:59	May be given from 1900 Hrs
923	RQ178358	OCC_219	cpcc1_sd	BUS	220KV BUS 1 AT BHINMAL(PG)	POWER GRID	D	For BUS BAR TESTING - under Project SS-95 package	25/Jun/2024	08:00	25/Jun/2024	18:00		PLANNED	Approved	25-Jun-24	08:00	25-Jun-24	18:00	May be allowed subject to no other outage.
924	RQ178337	OCC_219	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)	POWER GRID	D	BUSBAR RETROFITMENT AND HARDWARE RECTIFICATION WORK	24/Jun/2024	08:00	25/Jun/2024	18:00		PLANNED	Approved	24-Jun-24	08:00	25-Jun-24	18:00	



925	RQ177718	OCC_219	cpcc3_sd	BUS	220KV BUS 2 AT ALLAHABAD(PG)	POWER GRID	C	Relay Testing and AMP Work	23/Jun/2024	08:00	24/Jun/2024	18:00		PLANNED	Approved	23-Jun-24	08:00	24-Jun-24	18:00	May be allowed subject to no other outage.
926	RQ177948	OCC_219	cpcc2_sd	BUS	220KV BUS 1 AT KISHENPUR(PG)	POWER GRID	D	For Jumper/Dropper Tightning and Strengthening work.	21/Jun/2024	09:00	21/Jun/2024	17:00	Kindly approve	PLANNED	Approved	21-Jun-24	09:00	21-Jun-24	17:00	
927	RQ178356	OCC_219	cpcc1_sd	BUS	220KV BUS 3 AT BHINMAL(PG)	POWER GRID	D	For 220kv side transfer bus 1 side 89A isolator jumper work -under SS-95 package	21/Jun/2024	08:00	21/Jun/2024	18:00		PLANNED	Approved	21-Jun-24	08:00	21-Jun-24	18:00	
928	RQ178355	OCC_219	cpcc1_sd	BUS	220KV BUS 2 AT BHINMAL(PG)	POWER GRID	D	For 220kv side Main Bus-2 side 89A isolator jumper work -under SS-95 package	19/Jun/2024	08:00	19/Jun/2024	18:00		PLANNED	Approved	19-Jun-24	08:00	19-Jun-24	18:00	May be allowed subject to no other outage.
929	RQ178336	OCC_219	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)	POWER GRID	D	BUSBAR RETROFITMENT AND HARDWARE RECTIFICATION WORK	19/Jun/2024	08:00	21/Jun/2024	18:00		PLANNED	Approved	19-Jun-24	08:00	21-Jun-24	18:00	
930	RQ177949	OCC_219	cpcc2_sd	BUS	220KV BUS 2 AT KISHENPUR(PG)	POWER GRID	D	For Jumper/Dropper Tightning and Strengthening work.	18/Jun/2024	09:00	18/Jun/2024	17:00	Kindly approve	PLANNED	Approved	18-Jun-24	09:00	18-Jun-24	17:00	
931	RQ177638	OCC_219	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)	POWER GRID	D	""Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021""	17/Jun/2024	09:00	17/Jun/2024	12:00	Under construction head. kindly approve.	PLANNED	Approved	17-Jun-24	09:00	17-Jun-24	12:00	
932	RQ178354	OCC_219	cpcc1_sd	BUS	220KV BUS 1 AT BHINMAL(PG)	POWER GRID	D	For 220kv side Main Bus-1 side 89A isolator jumper work under SS-95 package	17/Jun/2024	08:00	17/Jun/2024	18:00		PLANNED	Approved	17-Jun-24	08:00	17-Jun-24	18:00	May be allowed subject to no other outage.
933	RQ178381	OCC_219	cpcc1_sd	BUS	220 KV JIND(PG) - BUS 2	POWER GRID	D	For const. activities of SS-104 package ( Jumping of 220 kV Bus-2 on bay 202)	14/Jun/2024	08:00	14/Jun/2024	18:00		PLANNED	Approved	14-Jun-24	08:00	14-Jun-24	18:00	
934	RQ177637	OCC_219	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)	POWER GRID	D	""Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021""	13/Jun/2024	09:00	13/Jun/2024	12:00	Under construction head. kindly approve.	PLANNED	Approved	13-Jun-24	09:00	13-Jun-24	12:00	
935	RQ178376	OCC_219	cpcc1_sd	BUS	220KV BUS 2 AT SONIPAT(PG)	POWER GRID	D	For const. activities of SS-104 package ( Erection and comm. works of 220 KV Bays)	13/Jun/2024	08:00	15/Jun/2024	18:00		PLANNED	Approved	13-Jun-24	08:00	15-Jun-24	18:00	

936	RQ178349	OCC_219	cpcc1_sd	BUS	220KV BUS 1 AT BHINMAL(PG)	POWER GRID	D	"For 220kV side IPS tube erection work from 220kV Bus-1 ( 89A isolator) to Circuit breaker (212 52) -under SS-95 package - 220kV Bus 1 & 220kV Bus 2 shutdown together ( Along with all 220kV Lines-i.e. 220kV Bhinmal - Sirohi Line, 220kV Bhinmal - Bhinmal Line-I, 220kV Bhinmal - Bhinmal Line-II , 220kV Bhinmal - Sanchore Line, 220kV Bhinmal - Sayala Line-I, 220kV Bhinmal - Bhinmal Line-II AND 400/220kV ICT-I, 400/220kV ICT-II)"	12/Jun/2024	08:00	12/Jun/2024	20:00	under SS-95 PACKAGE PROJECT	PLANNED	Approved	12-Jun-24	08:00	12-Jun-24	20:00	May be allowed subject to no other outage.
937	RQ178350	OCC_219	cpcc1_sd	BUS	220KV BUS 2 AT BHINMAL(PG)	POWER GRID	D	"For 220kV side IPS tube erection work from 220kV Bus-1 ( 89A isolator) to Circuit breaker (212 52) -under SS-95 package - 220kV Bus 1 & 220kV Bus 2 shutdown together ( Along with all 220kV Lines-i.e. 220kV Bhinmal - Sirohi Line, 220kV Bhinmal - Bhinmal Line-I, 220kV Bhinmal - Bhinmal Line-II , 220kV Bhinmal - Sanchore Line, 220kV Bhinmal - Sayala Line-I, 220kV Bhinmal - Bhinmal Line-II AND 400/220kV ICT-I, 400/220kV ICT-II)"	12/Jun/2024	08:00	12/Jun/2024	20:00	under SS-95 PACKAGE PROJECT	PLANNED	Approved	12-Jun-24	08:00	12-Jun-24	20:00	May be allowed subject to no other outage.
938	RQ177452	OCC_219	cpcc2_sd	BUS	220KV BUS 2 AT MOGA(PG)	POWER GRID	D	Bus Bar relay retrofitting work	12/Jun/2024	08:00	12/Jun/2024	18:00	Kindly approve	PLANNED	Approved	12-Jun-24	08:00	12-Jun-24	18:00	
939	RQ178380	OCC_219	cpcc1_sd	BUS	220 KV JIND(PG) - BUS 1	POWER GRID	D	For const. activities of SS-104 package ( Jumping of 220 kV Bus-1 on bay 202)	12/Jun/2024	08:00	12/Jun/2024	18:00		PLANNED	Approved	12-Jun-24	08:00	12-Jun-24	18:00	

940	RQ177552	OCC_219	cpcc2_sd	BUS	220KV BUS 1 AT KAITHAL(PG)	POWER GRID	D	Shutdown required for installation of BPI to provide additional support for Bus	11/Jun/2024	09:00	15/Jun/2024	18:00	kindly approve	PLANNED	Approved	11-Jun-24	09:00	15-Jun-24	18:00	
941	RQ177451	OCC_219	cpcc2_sd	BUS	220KV BUS 1 AT MOGA(PG)	POWER GRID	D	Bus Bar relay retrofitting work	11/Jun/2024	08:00	11/Jun/2024	18:00	Kindly approve	PLANNED	Approved	11-Jun-24	08:00	11-Jun-24	18:00	
942	RQ178396	OCC_219	cpcc1_sd	BUS	220KV BUS 2 AT KOTPUTLI(PG)	POWER GRID	D	For Construction Activities of SS-104 Package ( erection of equipment)	11/Jun/2024	08:00	12/Jun/2024	20:00	Shutdown of 220 kV Bus-1,BUS-2 and BUS-3 required simultaneously for stringing of Jack Bus in R&Y phase.	PLANNED	Approved	11-Jun-24	08:00	12-Jun-24	20:00	
943	RQ178395	OCC_219	cpcc1_sd	BUS	220KV BUS 1 AT KOTPUTLI(PG)	POWER GRID	D	For Construction Activities of SS-104 Package ( erection of equipment)	11/Jun/2024	08:00	12/Jun/2024	20:00	Shutdown of 220 kV Bus-1,BUS-2 and BUS-3 required simultaneously for stringing of Jack Bus in R&Y phase.	PLANNED	Approved	11-Jun-24	08:00	12-Jun-24	20:00	
944	RQ178397	OCC_219	cpcc1_sd	BUS	220KV BUS 3 AT KOTPUTLI(PG)	POWER GRID	D	For Construction Activities of SS-104 Package ( erection of equipment)	11/Jun/2024	08:00	12/Jun/2024	20:00	Shutdown of 220 kV Bus-1,BUS-2 and BUS-3 required simultaneously for stringing of Jack Bus in R&Y phase.	PLANNED	Approved	11-Jun-24	08:00	12-Jun-24	20:00	
945	RQ178375	OCC_219	cpcc1_sd	BUS	220KV BUS 1 AT SONIPAT(PG)	POWER GRID	D	For const. activities of SS-104 package ( Erection and comm. works of 220 KV Bays)	10/Jun/2024	08:00	12/Jun/2024	18:00		PLANNED	Approved	10-Jun-24	08:00	12-Jun-24	18:00	
946	RQ178348	OCC_219	cpcc1_sd	BUS	220KV BUS 3 AT BHINMAL(PG)	POWER GRID	D	For 220kV side Transfer Bus 89C tandem isolator erection work -under SS-95 package	10/Jun/2024	08:00	10/Jun/2024	16:00		PLANNED	Approved	10-Jun-24	08:00	10-Jun-24	16:00	
947	RQ177580	OCC_219	cpcc2_sd	BUS	220KV BUS 1 AT PANCHKULA(PG)	POWER GRID	D	For AMP work	06/Jun/2024	09:00	06/Jun/2024	18:00	kindly approve	PLANNED	Approved	06-Jun-24	09:00	06-Jun-24	18:00	
948	RQ177427	OCC_219	cpcc2_sd	BUS	220KV BUS 2 AT PATIALA(PG)	POWER GRID	D	For replacement of Bus Coupler Dropper of R Phase from Bus to Isolator	05/Jun/2024	09:00	05/Jun/2024	17:00	kindly approve.	PLANNED	Approved	05-Jun-24	09:00	05-Jun-24	17:00	
949	RQ178347	OCC_219	cpcc1_sd	BUS	220KV BUS 2 AT BHINMAL(PG)	POWER GRID	D	For 220kV side Main Bus-2 side 89B tandem isolator erection work -under SS-95 package	05/Jun/2024	08:00	05/Jun/2024	16:00		PLANNED	Approved	05-Jun-24	08:00	05-Jun-24	16:00	May be allowed subject to no other outage.
950	RQ177417	OCC_219	cpcc2_sd	BUS	220KV BUS 1 AT KAITHAL(PG)	POWER GRID	D	Replacement of jumper during ICT-2 shutdown period.	04/Jun/2024	09:30	04/Jun/2024	18:00	kindly approve.	PLANNED	Approved	04-Jun-24	09:30	04-Jun-24	18:00	

951	RQ178387	OCC_219	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 6	POWER GRID	D	For AMP work	03/Jun/2024	19:00	03/Jun/2024	23:00		PLANNED	Approved	03-Jun-24	19:00	03-Jun-24	23:59	May be given from 1900 Hrs
952	RQ178368	OCC_219	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 4	POWER GRID	D	Jumper Tightning	03/Jun/2024	17:00	04/Jun/2024	23:00		PLANNED	Approved	03-Jun-24	19:00	04-Jun-24	23:59	May be given from 1900 Hrs
953	RQ178386	OCC_219	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 5	POWER GRID	D	For AMP work	03/Jun/2024	08:00	03/Jun/2024	18:00		PLANNED	Approved	03-Jun-24	19:00	03-Jun-24	23:59	May be given from 1900 Hrs
954	RQ178346	OCC_219	cpcc1_sd	BUS	220KV BUS 1 AT BHINMAL(PG)	POWER GRID	D	For ICT jack bus Stringing work- Jack bus jumper work, 220kv side Main Bus-1 side 89A isolator erection work-under SS-95 package	03/Jun/2024	08:00	03/Jun/2024	18:00		PLANNED	Approved	03-Jun-24	08:00	03-Jun-24	18:00	May be allowed subject to no other outage.
955	RQ178392	OCC_219	cpcc1_sd	BUS	220KV BUS 2 AT KOTPUTLI(PG)	POWER GRID	D	For Construction Activities of SS-104 Package ( erection of equipment)	02/Jun/2024	08:00	02/Jun/2024	20:00		PLANNED	Approved	02-Jun-24	08:00	02-Jun-24	20:00	
956	RQ178367	OCC_219	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 3	POWER GRID	D	Jumper Tightning	01/Jun/2024	17:00	02/Jun/2024	23:00		PLANNED	Approved	01-Jun-24	19:00	02-Jun-24	23:59	May be given from 1900 Hrs
957	RQ178391	OCC_219	cpcc1_sd	BUS	220KV BUS 1 AT KOTPUTLI(PG)	POWER GRID	D	For Construction Activities of SS-104 Package ( erection of equipment)	01/Jun/2024	08:00	01/Jun/2024	20:00		PLANNED	Approved	01-Jun-24	08:00	01-Jun-24	20:00	
958	RQ177401	OCC_219	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)		D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021"	25/Jun/2024	09:00	25/Jun/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Approved	25-Jun-24	09:00	25-Jun-24	18:00	
959	RQ177400	OCC_219	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)		D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021"	22/Jun/2024	09:00	22/Jun/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Approved	22-Jun-24	09:00	22-Jun-24	18:00	
960	RQ177399	OCC_219	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)		D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021"	21/Jun/2024	09:00	21/Jun/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Approved	21-Jun-24	09:00	21-Jun-24	18:00	
961	RQ177398	OCC_219	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)		D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021"	20/Jun/2024	09:00	20/Jun/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Approved	20-Jun-24	09:00	20-Jun-24	18:00	

962	RQ178326	OCC_219	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 6		D	For Bay extension and bus bar testing of 06 Nos. line Bay (Jumpering and bay extension work of new bays of Phase II)	18/Jun/2024	14:00	28/Jun/2024	23:00		PLANNED	Approved	18-Jun-24	19:00	28-Jun-24	23:59	May be given from 1900 Hrs
963	RQ177384	OCC_219	cpcc2_sd	BUS	220KV BUS 2 AT AMRITSAR(PG)		D	For Construction Works and Stability of Upcoming 220kV LINE Bay (213).	18/Jun/2024	10:00	21/Jun/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Approved	18-Jun-24	10:00	21-Jun-24	18:00	
964	RQ177397	OCC_219	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)		D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021"	17/Jun/2024	13:00	17/Jun/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Approved	17-Jun-24	13:00	17-Jun-24	18:00	
965	RQ177393	OCC_219	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)		D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021"	13/Jun/2024	13:00	13/Jun/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Approved	13-Jun-24	13:00	13-Jun-24	18:00	
966	RQ177383	OCC_219	cpcc2_sd	BUS	220KV BUS 1 AT AMRITSAR(PG)		D	For Construction Works and Stability of Upcoming 220kV LINE Bay (213).	13/Jun/2024	10:00	16/Jun/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Approved	13-Jun-24	10:00	16-Jun-24	18:00	
967	RQ178311	OCC_219	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 6		D	for AMP works	07/Jun/2024	14:00	17/Jun/2024	23:00		PLANNED	Approved	07-Jun-24	19:00	17-Jun-24	23:59	May be given from 1900 Hrs
968	RQ178310	OCC_219	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 5		D	for AMP works	07/Jun/2024	14:00	17/Jun/2024	23:00		PLANNED	Approved	07-Jun-24	19:00	17-Jun-24	23:59	May be given from 1900 Hrs
969	RQ178312	OCC_219	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 7		D	for AMP works	07/Jun/2024	14:00	17/Jun/2024	23:00		PLANNED	Approved	07-Jun-24	19:00	17-Jun-24	23:59	May be given from 1900 Hrs
970	RQ177382	OCC_219	cpcc2_sd	BUS	220KV BUS 2 AT AMRITSAR(PG)		D	For Construction Works and Stability of Upcoming 220kV LINE Bay (213).	07/Jun/2024	10:00	10/Jun/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Approved	07-Jun-24	10:00	10-Jun-24	18:00	
971	RQ178308	OCC_219	cpcc1_sd	BUS	220 KV FATEHGARH (PG) - BUS 3		D	for AMP works	02/Jun/2024	14:00	07/Jun/2024	23:00		PLANNED	Approved	02-Jun-24	19:00	07-Jun-24	23:59	May be given from 1900 Hrs
972	RQ178309	OCC_219	cpcc1_sd	BUS	220 KV FATEHGARH (PG) - BUS 4		D	for AMP works	02/Jun/2024	14:00	07/Jun/2024	23:00		PLANNED	Approved	02-Jun-24	19:00	07-Jun-24	23:59	May be given from 1900 Hrs
973	RQ178325	OCC_219	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 5		D	For Bay extension and bus bar testing of 06 Nos. line Bay (Jumpering and bay extension work of new bays of Phase II)	02/Jun/2024	14:00	13/Jun/2024	23:00		PLANNED	Approved	02-Jun-24	19:00	13-Jun-24	23:59	May be given from 1900 Hrs

974	RQ178306	OCC_219	cpcc1_sd	BUS	220 KV FATEHGARH (PG) - BUS 1		D	for AMP works	01/Jun/2024	14:00	06/Jun/2024	23:00		PLANNED	Approved	01-Jun-24	19:00	06-Jun-24	23:59	May be given from 1900 Hrs
975	RQ178313	OCC_219	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 8		D	for AMP works	01/Jun/2024	14:00	06/Jun/2024	23:00		PLANNED	Approved	01-Jun-24	19:00	06-Jun-24	23:59	May be given from 1900 Hrs
976	RQ178307	OCC_219	cpcc1_sd	BUS	220 KV FATEHGARH (PG) - BUS 2		D	for AMP works	01/Jun/2024	14:00	06/Jun/2024	23:00		PLANNED	Approved	01-Jun-24	19:00	06-Jun-24	23:59	May be given from 1900 Hrs
977	RQ177381	OCC_219	cpcc2_sd	BUS	220KV BUS 1 AT AMRITSAR(PG)		D	For Construction Works and Stability of Upcoming 220kV LINE Bay (213).	01/Jun/2024	10:00	04/Jun/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Approved	01-Jun-24	10:00	04-Jun-24	18:00	
978	RQ178508	OCC_219	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTS) - BUS 1	PBTS	D	For Bay extension works	21/Jun/2024	17:00	30/Jun/2024	23:00		PLANNED	Approved	21-Jun-24	19:00	30-Jun-24	23:59	May be given from 1900 Hrs
979	RQ178509	OCC_219	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTS) - BUS 2	PBTS	D	For Bay extension works	11/Jun/2024	17:00	20/Jun/2024	23:00		PLANNED	Approved	11-Jun-24	19:00	20-Jun-24	23:59	May be given from 1900 Hrs
980	RQ177810	OCC_219	bbmb_sd	BUS	220KV BUS 2 AT DELHI RR(BB)	BBMB	D	Half Yearly Mtc..	20/Jun/2024	08:00	20/Jun/2024	18:00		PLANNED	Approved	20-Jun-24	08:00	20-Jun-24	18:00	
981	RQ178520	OCC_219	bbmb_sd	BUS	220KV BUS 1 AT GANGUWAL(BB)	BBMB	D	Half Yearly Mtc..	18/Jun/2024	08:00	19/Jun/2024	18:00		PLANNED	Approved	18-Jun-24	08:00	19-Jun-24	18:00	
982	RQ177809	OCC_219	bbmb_sd	BUS	220KV BUS 1 AT DELHI RR(BB)	BBMB	D	Half yearly mtc	07/Jun/2024	08:00	07/Jun/2024	18:00		PLANNED	Approved	07-Jun-24	08:00	07-Jun-24	18:00	
983	RQ177935	OCC_219	ntpcos_sd	BUS	220KV BUS 2 AT UNCHAHAH(NT)	NTPC	C	Maint of Bus#2 side isolator of diff bays.	17/Jun/2024	08:00	21/Jun/2024	18:00		PLANNED	Approved	17-Jun-24	08:00	21-Jun-24	18:00	May be allowed subject to no other outage.
984	RQ177934	OCC_219	ntpcos_sd	BUS	220KV BUS 1 AT UNCHAHAH(NT)	NTPC	C	Maint of Bus#1 side isolator of diff bays.	10/Jun/2024	08:00	14/Jun/2024	18:00		PLANNED	Approved	10-Jun-24	08:00	14-Jun-24	18:00	May be allowed subject to no other outage.
985	RQ177415	OCC_219	cpcc2_sd	BUS	220 KV KALA AMB(PKTL) - BUS 2	PKATL	C	For Bus bar differential and LBB protection testing during commissioning of 220KV Line 3 and Line 4.	10/Jun/2024	09:00	14/Jun/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Approved	10-Jun-24	09:00	14-Jun-24	18:00	May be allowed subject to no other outage.
986	RQ177414	OCC_219	cpcc2_sd	BUS	220 KV KALA AMB(PKTL) - BUS 1	PKATL	C	For Bus bar differential and LBB protection testing during commissioning of 220KV Line 3 and Line 4.	03/Jun/2024	09:00	07/Jun/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Approved	03-Jun-24	09:00	07-Jun-24	18:00	May be allowed subject to no other outage.

987	RQ177492	OCC_219	sldcjk_sd	BUS	220KV BUS 1 AT GLADNI(PDD)	PDD JK	D	Preventive maintenance works including replacement of worn out jumpers / droppers and allied clamps etc.	09/Jun/2024	07:00	09/Jun/2024	12:00	30-50 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grids. Rest 200 MW load shall be affected.	PLANNED	Approved	09-Jun-24	07:00	09-Jun-24	12:00	May be given subject to real time grid conditions/NHPC & PG consent/Load management by J&K.
988	RQ177493	OCC_219	sldcjk_sd	BUS	220KV BUS 2 AT GLADNI(PDD)	PDD JK	D	Preventive maintenance works including replacement of worn out jumpers / droppers and allied clamps etc.	09/Jun/2024	07:00	09/Jun/2024	12:00	30-50 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grids. Rest 200 MW load shall be affected.	PLANNED	Approved	09-Jun-24	07:00	09-Jun-24	12:00	May be given subject to real time grid conditions/NHPC & PG consent/Load management by J&K.
989	RQ177613	OCC_219	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HIRANAGAR(PDD)-SEWA_2(NH)(PG) CKT-2	POWER GRID	D	For line equipment's AMP work	17/Jun/2024	09:00	17/Jun/2024	18:00	kindly approve	PLANNED	Approved	17-Jun-24	09:00	17-Jun-24	18:00	
990	RQ177612	OCC_219	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HIRANAGAR(PDD)-SEWA_2(NH)(PG) CKT-1	POWER GRID	D	For line equipment's AMP work	14/Jun/2024	09:00	14/Jun/2024	18:00	kindly approve	PLANNED	Approved	14-Jun-24	09:00	14-Jun-24	18:00	
991	RQ177874	OCC_219	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV BALIA(PG)-BANSDIH(UP) (UP) CKT-1	UPPTCL	D	AMP Work	12/Jun/2024	08:00	12/Jun/2024	18:00		PLANNED	Approved	12-Jun-24	08:00	12-Jun-24	18:00	
992	RQ177814	OCC_219	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SHEOPUR(MP)-KHANDAR(RS)(MPSEB) CKT-1	MPSEB, RRVPNL	D	For Half yearly Maintenance at 132kV GSS khandar	07/Jun/2024	09:00	07/Jun/2024	13:00		PLANNED	Rejected	07-Jun-24	09:00	07-Jun-24	13:00	Line already out. Work to be clubbed with it
993	RQ178402	OCC_219	cpcc1_sd	BR/BSR/MSC/MSR	25 MVAR BUS REACTOR NO 1 AT 220 KV MANDOLA(PG)	POWER GRID	D	BUS BAR RETROFITMENT WORK	03/Jun/2024	08:00	05/Jun/2024	18:00		PLANNED	Approved	03-Jun-24	08:00	05-Jun-24	18:00	

994	RQ177672	OCC_219	cpcc3_sd	BAY	208 MAIN BAY - 220 KV KANPUR(PG)-UNCHAHAHAR(NT) (PG) CKT-3 (POWERGRID) AT 220 KV KANPUR(PG)	POWER GRID	C	CB Drive mechanism overhauling	27/Jun/2024	10:00	30/Jun/2024	18:00	line will remain in service through TBC Bay	PLANNED	Approved	27-Jun-24	10:00	30-Jun-24	18:00	Element must remain in service via other bay.
995	RQ177671	OCC_219	cpcc3_sd	BAY	207 MAIN BAY - 220 KV KANPUR(PG)-UNCHAHAHAR(NT) (PG) CKT-2 (POWERGRID) AT 220 KV KANPUR(PG)	POWER GRID	C	CB Drive mechanism overhauling	23/Jun/2024	10:00	26/Jun/2024	18:00	line will remain in service through TBC Bay	PLANNED	Approved	23-Jun-24	10:00	26-Jun-24	18:00	Element must remain in service via other bay.
996	RQ177670	OCC_219	cpcc3_sd	BAY	206 MAIN BAY - 220 KV KANPUR(PG)-UNCHAHAHAR(NT) (PG) CKT-1 (POWERGRID) AT 220 KV KANPUR(PG)	POWER GRID	C	CB Drive mechanism overhauling	19/Jun/2024	10:00	22/Jun/2024	18:00	line will remain in service through TBC Bay	PLANNED	Approved	19-Jun-24	10:00	22-Jun-24	18:00	Element must remain in service via other bay.
997	RQ178467	OCC_219	cpcc1_sd	BAY	209 MAIN BAY - 220 KV BHIWADI(PG)-REWARI(HV) (HVPNL) CKT-2 (POWERGRID) AT 220 KV BHIWADI(PG)	POWER GRID	C	Overhauling works	15/Jun/2024	08:00	20/Jun/2024	18:00		PLANNED	Approved	15-Jun-24	08:00	20-Jun-24	18:00	Element must remain in service via other bay.
998	RQ177665	OCC_219	cpcc3_sd	BAY	201 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT KANPUR(PG) (POWERGRID) AT 220 KV KANPUR(PG)	POWER GRID	C	CB Drive mechanism overhauling	11/Jun/2024	10:00	14/Jun/2024	18:00		PLANNED	Approved	11-Jun-24	10:00	14-Jun-24	18:00	Element must remain in service via other bay.
999	RQ177780	OCC_219	cpcc3_sd	BAY	207 BUS COUPLER BAY - 220 KV JAULJIVI (PG) - BUS 1 (POWERGRID) AND 220 KV JAULJIVI (PG) - BUS 2 AT 220 KV JAULJIVI (PG) (POWERGRID)	POWER GRID	D	AMP Work	07/Jun/2024	09:00	07/Jun/2024	18:00		PLANNED	Approved	07-Jun-24	09:00	07-Jun-24	18:00	



1000	RQ177673	OCC_219	cpcc3_sd	BAY	209 MAIN BAY - 220 KV KANPUR(PG)-UNCHAHAHAR(NT) (PG) CKT-4 (POWERGRID) AT 220 KV KANPUR(PG)	POWER GRID	C	CB Drive mechanism overhauling	01/Jun/2024	10:00	04/Jun/2024	18:00	line will remain in service through TBC Bay	PLANNED	Approved	01-Jun-24	10:00	04-Jun-24	18:00	Element must remain in service via other bay.
1001	RQ178506	OCC_219	cpcc1_sd	BAY	208 MAIN BAY - 220 KV BTPSL_SL_BIK2_PG-BIKANER_2 (PBTSL) (BANDERWALA_TPSL) CKT-1 (PBTSL) AT 220 KV BIKANER_2 (PBTSL)	PBTSL	D	For BB stability of Extension bay	21/Jun/2024	17:00	23/Jun/2024	23:00		PLANNED	Approved	21-Jun-24	19:00	23-Jun-24	23:59	May be given from 1900 Hrs
1002	RQ178505	OCC_219	cpcc1_sd	BAY	207 MAIN BAY - 220 KV GRIANPSS_BIK2_(AMPLUS)-BIKANER_2 (PBTSL) (GRIAN ENERGY PRIVATE LIMITED) CKT-1 (PBTSL) AT 220 KV BIKANER_2 (PBTSL)	PBTSL	D	For BB stability of Extension bay	11/Jun/2024	17:00	13/Jun/2024	23:00		PLANNED	Approved	11-Jun-24	19:00	13-Jun-24	23:59	May be given from 1900 Hrs
1003	RQ178504	OCC_219	cpcc1_sd	BAY	218 MAIN BAY - 220 KV SRIPL_SL_BIK2_PG-BIKANER_2 (PBTSL) (SERENTICA_RI4PL_BIK2) CKT-1 (SERENTICA_RI4PL_BIK2) AT 220 KV BIKANER_2 (PBTSL)	SERENTICA_RI4PL_BIK2	D	For BB stability of Extension bay	11/Jun/2024	19:00	13/Jun/2024	23:00		PLANNED	Approved	11-Jun-24	19:00	13-Jun-24	23:59	May be given from 1900 Hrs
1004	RQ177778	OCC_219	cpcc3_sd	TCSC	TCSC OF 400 KV GORAKHPUR-MUZAFFARPUR (PG) CKT-2 AT GORAKHPUR(PG)	POWER GRID	D	OPTO Card troubleshooting	25/Jun/2024	09:00	25/Jun/2024	17:00		PLANNED	Approved	25-Jun-24	09:00	25-Jun-24	17:00	Subjected to ERPC Approval

1005	RQ177779	OCC_219	cpcc3_sd	TCSC	TCSC OF 400 KV GORAKHPUR-MUZAFFARPUR (PG) CKT-1 AT GORAKHPUR(PG)	POWER GRID	D	OPTO Card troubleshooting	24/Jun/2024	09:00	24/Jun/2024	17:00		PLANNED	Approved	24-Jun-24	09:00	24-Jun-24	17:00	Subjected to ERPC Approval
1006	RQ177558	OCC_219	cpcc2_sd	SVC/STATCOM	STATCOM No 1(-100/+100MVAR) at 400 KV Nallagarh(PG)	POWER GRID	D	Six monthly AMP of branch isolators	11/Jun/2024	09:00	11/Jun/2024	18:00	kindly approve	PLANNED	Approved	11-Jun-24	09:00	11-Jun-24	18:00	
1007	RQ177559	OCC_219	cpcc2_sd	SVC/STATCOM	STATCOM No 2(-100/+100MVAR) at 400 KV Nallagarh(PG)	POWER GRID	D	Six monthly AMP of branch isolators	11/Jun/2024	09:00	11/Jun/2024	18:00	kindly approve	PLANNED	Approved	11-Jun-24	09:00	11-Jun-24	18:00	
1008	RQ178465	OCC_219	cpcc1_sd	SVC/STATCOM	SVC No 1(-300/+400MVAR) at 400 KV Kankroli(PG)	POWER GRID	D	For deweeding of MV Yard of SVC	10/Jun/2024	08:00	11/Jun/2024	18:00		PLANNED	Approved	10-Jun-24	17:00	11-Jun-24	23:59	May be given from 1700 Hrs
1009	RQ177657	OCC_219	cpcc2_sd	SVC/STATCOM	SVC No 1(-400/+600MVAR) at 400 KV Ludhiana(PG)	POWER GRID	D	For 3 Yearly testing of SVC.	04/Jun/2024	09:00	05/Jun/2024	18:00	kindly approve	PLANNED	Approved	04-Jun-24	09:00	05-Jun-24	18:00	
1010	RQ178498	OCC_219	cpcc1_sd	SVC/STATCOM	STATCOM No 2(-425/+550MVAR) at 400 KV Fatehgarh_II(PG)	POWER GRID	D	For 434 Tie bay LBB testing, Erection Testing Commissioning of Auxiliary Transformer Branch, Automatic Voltage Regulator (AVR), final tuning of Controller.	14/Jun/2024	15:00	18/Jun/2024	23:00		PLANNED	Approved	14-Jun-24	19:00	18-Jun-24	23:59	May be given from 1900 Hrs

1011	RQ178497	OCC_219	cpcc1_sd	SVC/STATCOM	STATCOM No 1(-425/+550MVAR) at 400 KV Fatehgarh_II(PG)	POWER GRID	D	For Erection Testing Commissioning of Auxiliary Transformer Branch, Automatic Voltage Regulator (AVR), final tuning of Controller.	11/Jun/2024	15:00	13/Jun/2024	18:00		PLANNED	Approved	11-Jun-24	19:00	13-Jun-24	23:59	May be given from 1900 Hrs
1012	RQ178507	OCC_219	cpcc1_sd	SVC/STATCOM	STATCOM No 1(-425/+550MVAR) at 400 KV Bikaner_2 (PBTSL)	PBTSL	D	For resolving the issues in AVR, MSB and RTV coating for BPI's	01/Jun/2024	15:00	10/Jun/2024	23:00		PLANNED	Approved	01-Jun-24	17:00	10-Jun-24	23:59	May be given from 1700 Hrs

### Outages proposed in other RPCs requiring NRPC approval

SI No	outages proposed in	Name of Requesting Agency	Name of Elements	From		To		Basis	Reason	Shutdown Status	OCC Remarks
1	ERPC	POWERGRID	400KV-PUSAULI(PG)-ALLAHABAD-1	25/Jun/24	8:00	28/Jun/24	20:00	D	LBB retrofitting works and SCADA validation for Bay 404, 405 & 404R, 01 Day for Each Bay	Approved	
2	ERPC	POWERGRID	400KV-PUSAULI(PG)-VARANASI-1	20/Jun/24	8:00	22/Jun/24	20:00	D	LBB retrofitting works and SCADA validation for Bay 401, 402 & 401R, 01 Day for Each Bay	Approved	
3	ERPC	POWERGRID	400KV-BIHARSARIFF(PG)-VARANASI-1 (NOW SAHUPURI-1)	8/Jun/24	9:00	8/Jun/24	17:30	D	ERLDC RTU UPGRADATION WORK UNDER SIEMENS Y PACKAGE	Approved	
4	ERPC	POWERGRID	400KV-BIHARSARIFF(PG)-VARANASI-2 (NOW SAHUPURI-2)	26/Jun/24	9:00	26/Jun/24	17:30	D	ERLDC RTU UPGRADATION WORK UNDER SIEMENS Y PACKAGE	Approved	
5	ERPC	POWERGRID	400KV-BIHARSARIFF(PG)-BALIA-2	7/Jun/24	9:00	7/Jun/24	17:30	D	ERLDC RTU UPGRADATION WORK UNDER SIEMENS Y PACKAGE AT BIHARSHARIF & For rectification of Shutdown nature TL defects.	Approved	
6	ERPC	POWERGRID	A/R OF 400KV-BIHARSARIFF(PG)-BALIA-1	7/Jun/24	9:00	7/Jun/24	17:30	D	To facilitate the shutdown work of parallel circuit	Approved	
7	ERPC	POWERGRID	400KV-BIHARSARIFF(PG)-BALIA-1	5/Jun/24	9:00	5/Jun/24	17:30	D	ERLDC RTU UPGRADATION WORK UNDER SIEMENS Y PACKAGE AT BIHARSHARIF & Replacement of Porcelain by Polymer insulator at major Crossing in TL.	Approved	
8	ERPC	POWERGRID	A/R OF 400KV-BIHARSARIFF(PG)-BALIA-2	5/Jun/24	9:00	5/Jun/24	17:30	D	To facilitate the shutdown work of parallel circuit	Approved	
9	ERPC	POWERGRID	400KV Sasaram - Allahabad Ckt 1	9/Jun/24	8:00	10/Jun/24	18:00	D	S/D nature defect rectification	Approved	
10	ERPC	POWERGRID	400KV Sasaram - Varanasi Ckt 1	11/Jun/24	8:00	12/Jun/24	18:00	D	for S/D nature defect rectification	Approved	
11	ERPC	POWERGRID	765kV Sasaram - Fatehpur Ckt 1	20/Jun/24	9:00	21/Jun/24	18:00	D	Rectification of broken insulator disc and other S/D nature defects	Approved	
12	ERPC	POWERGRID	400kV Balia - Patna Ckt 2	1/Jun/24	8:00	1/Jun/24	18:00	D	CSD FINE TUNNING	Approved	
13	ERPC	POWERGRID	400kV Balia - Biharshariff Ckt 1	3/Jun/24	8:00	3/Jun/24	18:00	D	CSD FINE TUNNING	Approved	
14	ERPC	POWERGRID	400kV Balia - Biharshariff Ckt 2	4/Jun/24	8:00	4/Jun/24	18:00	D	CSD FINE TUNNING	Approved	
15	ERPC	POWERGRID	765 kV Balia -Gaya Ckt 1	5/Jun/24	8:00	8/Jun/24	18:00	D	Insulator Replacement	Approved	
16	ERPC	POWERGRID	400kV Gorakhpur-Motihari Ckt 2	10/Jun/24	9:00	10/Jun/24	18:00	D	S/D nature defect rectification	Approved	
17	ERPC	POWERGRID	A/R OF 400kV Gorakhpur-Motihari Ckt 1	20/May/24	9:00	25/May/24	18:00	D	PID testing	Approved	
18	ERPC	POWERGRID	A/R OF 400kV Gorakhpur-Motihari Ckt 2	27/May/24	9:00	31/May/24	18:00	D	PID testing	Approved	
19	ERPC	POWERGRID	TCSC FSC of 400KV Gorakhpur-Muzaffarpur Line#1	24/Jun/24	9:00	24/Jun/24	17:00	D	OPTO Card troubleshooting	Approved	
20	ERPC	POWERGRID	TCSC FSC of 400KV Gorakhpur-Muzaffarpur Line#2	25/Jun/24	9:00	25/Jun/24	17:00	D	OPTO Card troubleshooting	Approved	
21	WRPC	POWERGRID	765KV-JABALPUR-ORAI-1	1/Jun/24	7:00	30/Jun/24	18:00	D	For OPGW stringing under live line condition, A/R to kept in Non auto from both ends.	Approved	
22	WRPC	POWERGRID	765KV-GWALIOR-JAIPUR-2	5/Jun/24	9:00	5/Jun/24	18:00	D	AMP works of Line, Dia to be Kept open at both ends.	Approved	ATC-TTC of NR Import to be curtailed by 450 MW. May be availed on Sunday
23	WRPC	POWERGRID	765KV-GWALIOR-AGRA-1	7/Jun/24	9:00	7/Jun/24	18:00	D	AMP works of Line, Dia to be Kept open at both ends.	Approved	ATC-TTC of NR Import to be curtailed by 1150 MW. May be availed on Sunday
24	WRPC	POWERGRID	765KV-SATNA-ORAI-1	10/Jun/24	9:00	10/Jun/24	18:00	D	A/R Non Auto mode required For attending shutdown defects in 765KV-SATNA-GWALIOR-2	Approved	
25	WRPC	POWERGRID	765KV-GWALIOR-ORAI-1	10/Jun/24	9:00	10/Jun/24	18:00	D	A/R Non Auto mode required For attending shutdown defects in 765KV-SATNA-GWALIOR-2	Approved	
26	WRPC	POWERGRID	765KV-GWALIOR-AGRA-1	1/Jun/24	9:00	7/Jun/24	18:00	D	Tower Strengthening Member fixing work. A/R in Non-Auto Mode Line will be in Service.	Approved	ATC-TTC of NR Import to be curtailed by 1150 MW. May be availed on Sunday
27	WRPC	POWERGRID	765KV-GWALIOR-AGRA-2	8/Jun/24	9:00	14/Jun/24	18:00	D	Tower Strengthening Member fixing work. A/R in Non-Auto Mode Line will be in Service.	Approved	ATC-TTC of NR Import to be curtailed by 1150 MW. May be availed on Sunday
28	WRPC	POWERGRID	765KV-BANASKANTHA-CHITTORGARH-1	13/Jun/24	15:00	13/Jun/24	23:00	D	For attending shutdown defects, Dia to be Kept open at both ends.	Approved	ATC-TTC of NR Import/NR Export to be curtailed by 200/2950 MW
29	WRPC	POWERGRID	765KV-BANASKANTHA-CHITTORGARH-2	13/Jun/24	15:00	13/Jun/24	23:00	D	A/R Non Auto mode For attending shutdown defects in 765KV-BANASKANTHA-CHITTORGARH-1	Approved	
30	WRPC	POWERGRID	765KV-BANASKANTHA-CHITTORGARH-2	22/Jun/24	15:00	22/Jun/24	23:00	D	For attending shutdown defects, Dia to be Kept open at both ends.	Approved	ATC-TTC of NR Import/NR Export to be curtailed by 200/2950 MW

31	WRPC	POWERGRID	765KV-BANASKANTHA-CHITTORGARH-1	22/Jun/24	15:00	22/Jun/24	23:00	D	A/R Non Auto mode For attending shutdown defects in 765KV-BANASKANTHA-CHITTORGARH-2	Approved	
32	WRPC	POWERGRID	765KV-JABALPUR-ORAI-2	23/Jun/24	7:00	23/Jun/24	18:00	D	For pilot installation work in line. Dia to be kept open at Both end	Approved	ATC-TTC of NR Import to be curtailed by 900 MW. May be availed on Sunday
33	WRPC	POWERGRID	765KV-JABALPUR-ORAI-1	23/Jun/24	7:00	23/Jun/24	18:00	D	A/R Non Auto mode required For attending shutdown defects in 765KV-JABALPUR-ORAI-2	Approved	
34	WRPC	POWERGRID	765KV-SATNA-ORAI-1	26/May/24	7:00	26/May/24	18:00	D	To Fix 4 Disc in a string of Loc. 238 and Other Maintenance Work, For Switching of Spare with R-ph (For taking R-Ph in Service). Dia to be kept open at Both end	Approved	ATC-TTC of NR Import to be curtailed by 2450 MW. May be availed on Sunday
35	WRPC	POWERGRID	765KV-GWALIOR-ORAI-1	24/Jun/24	7:00	24/Jun/24	18:00	D	A/R Non Auto mode required For attending shutdown defects in 765KV-SATNA-ORAI-1	Approved	
36	WRPC	MP_SLDC	220KV-MALANPUR-AURIYA-1	7/Jun/24	9:00	7/Jun/24	17:00	D	FOR LINE MAINTENANCE WORK	Approved	
37	WRPC	MP_SLDC	220KV-MEHGAON-AURIYA-1	14/Jun/24	9:00	14/Jun/24	17:00	D	FOR LINE MAINTENANCE WORK	Approved	
38	WRPC	MP_SLDC	220KV-BHANPURA-MODAK-1	15/Jun/24	11:00	15/Jun/24	15:00	D	FOR BAY MAINTENANCE & TESTING WORK	Approved	
39	WRPC	MP_SLDC	220KV-BHANPURA-RANPUR-1	16/Jun/24	11:00	16/Jun/24	15:00	D	FOR BAY MAINTENANCE & TESTING WORK	Approved	
40	WRPC	MP_SLDC	132KV-SHEOPUR-KHANDAR-2	1/Jun/24	9:00	30/Jun/24	18:00	C	for modification( tower dismantling and erection work) due to gauge conversion of Railways	Approved	

**DTL proposed shutdowns for 219th NRPC OCC meeting**

Planned Shutdown at 400kV S/Stn Bawana for June 2024												
S.No.	Voltage Level	Details of Transmission Element	Category	Shutdown Type	From		To		Work to be Carried	Remarks	Shutdown Status	OCC Remaks
					Date	Time	Date	Time				
1	400 KV	400kV Bus-1	A	Daily	08.06.2024	05:00 Hrs	08.06.2024	10:00 Hrs	Tan Delta testing of CB , CT, CVT of Bay	During shut down load will be meet through 400kV Bus-2	Approved	May be allowed subject to no other outage.
2	400 kV	400 KV Mandola- Maharani Bagh ckt-1	A	Daily	07.06.2024	05:00 Hrs	07.06.2024	10:00 Hrs	Tightning of Tension tower jumper and replace the damaged spacers	During shut down load will be meet through 400 KV Mandola- Maharani Bagh ckt-2	Approved	May be given subject to real time grid conditions and PG consent/No other outage from both station.

Planned Shutdown at 400kV S/Stn. Tikri Kalan for June 2024												
S.No.	Voltage Level	Details of Transmission Element	Category	Shutdown Type	From		To		Work to be Carried	Remarks	Shutdown Status	OCC Remaks
					Date	Time	Date	Time				
1	400KV	315MVA ICT 3 (CB No. 412 and 413)	A	Daily basis	01.06.2024	05:00 Hrs	01.06.2024	11:00 Hrs	LV Testing of 315MVA ICT 3	Load shall be managed through ICT 1 and ICT 4	Approved	May be given subject to real time grid conditions/Other ICTs to be in service/Load to be managed by Delhi.

Planned Shutdown at 220kV S/Stn. Narela for June 2024												
S.No.	Voltage Level	Details of Transmission Element	Category	Shutdown Type	From		To		Work to be Carried	Remarks	Shutdown Status	OCC Remaks
					Date	Time	Date	Time				
1	220KV	220KV Bus -1 With 100MVA T/F No-2	B	Daily	05.06.2024	05:00 Hrs	05.06.2024	11:00 Hrs	Y & B ph Replace damage conductor at gantry crossing	During the shutdown of 220kV Bus-I , The entire load of 220kV Rohtak Rd & Narela stn shall be managed through 220kV Mandola-Narela ckts on 220kV Bus-II.	Approved	May be allowed subject to no other outage/Load to be managed by Delhi.
2	220KV	220KV Bus. No.- II	B	Daily	12.06.2024	05:00 Hrs	12.06.2024	11:00 Hrs	Attend main conductor damage near by bus coupler Yph	During the shutdown of 220kV Bus-II, The entire load of 220kV Rohtak Rd & Narela stn shall be managed through 220kV Mandola-Narela ckts on 220kV Bus-I.	Approved	May be allowed subject to no other outage.

**SUBJECT :- PERMIT TO WORK (NON - AUTO MODE) & SHUTDOWN REQUEST FOR TRANSMISSION ELEMENTS**

S.N.	Details of Transmission Element			DURATION				Daily/ Continuous	Remarks	Shutdown Status	OCC Remaks
	Voltage level (KV)	NAME OF THE ELEMENT AND SUBSTATION	Line ownership	FROM		TO					
				DATE	TIME	DATE	TIME				
1	400KV	400 KV Makhu-Amritsar Ckt-2	PSTCL	18-May-24	7:00	23-May-24	17:00	Daily	Replacement of Porcelain Disc insulator with Composite Long Road Polymer Insulator	Approved	May be given subject to real time grid conditions/One circuit shutdown from both station at a time.
2	400KV	400 KV Talwandi-Muktsar Ckt-2	PSTCL	24-May-24	7:00	29-May-24	19:00	Daily	Replacement of Porcelain Disc insulator with Composite Long Road Polymer Insulator	Approved	May be given subject to real time grid conditions/One circuit shutdown from both station at a time.
3	400KV	400 KV Makhu-Muktsar Ckt-2	PSTCL	30-May-24	7:00	6-Jun-24	19:00	Daily	Replacement of Porcelain Disc insulator with Composite Long Road Polymer Insulator	Approved	May be given subject to real time grid conditions/One circuit shutdown from both station at a time.
4	400KV	400 KV Makhu-Muktsar Ckt-1	PSTCL	7-Jun-24	7:00	15-Jun-24	19:00	Daily	Replacement of Porcelain Disc insulator with Composite Long Road Polymer Insulator	Approved	May be given subject to real time grid conditions/One circuit shutdown from both station at a time.
5	400KV	400 KV Ludhiana - Koldam Ckt-2	PSTCL	1-Jun-24	7:00	5-Jun-24	19:00	Continuous	LILO of 400 KV Ludhiana - Koldam Ckt-2 at upcoming 400 KV Ropar (PSTCL)	Approved	May be given subject to real time grid conditions/One circuit shutdown from both station at a time.
6	220KV	220KV Moga (PG) -Singhanwala (Moga) (PSTCL) ckt-3	PSTCL	1-Jun-24	10:00	1-Jun-24	16:00	Daily	Repair of damaged jumper on tower no. 02	Approved	May be given subject to real time grid conditions and PG consent.
7	400KV	400 KV Nakodar Makhu Ckt 1	PSTCL	3-Jun-24	10:00	3-Jun-24	16:00	Daily	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	Approved	May be given subject to real time grid conditions/One circuit shutdown from both station at a time.
8	220KV	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-1	PSTCL	3-Jun-24	9:00	3-Jun-24	17:00	Daily	Patrolling of line alongwith Tree trimming and Jumper tightening	Approved	May be given subject to real time grid conditions and BBMB consent.
9	220KV	220KV PGCIL MOGA(PG)-BADNI(PS)	PSTCL	3-Jun-24	10:00	3-Jun-24	16:00	Daily	Tree cutting and Jumper tightening TN 70 to 90	Approved	May be given subject to real time grid conditions and PG consent.
10	132KV	132KV SWADDI (PS)-JAMALPUR(BB) CKT 2	PSTCL	4-Jun-24	11:00	4-Jun-24	16:00	Daily	Tree cutting and Jumper tightening TN 116/1 TO 116/12	Approved	May be given subject to real time grid conditions and BBMB consent.
11	400KV	400 KV Nakodar - Makhu Ckt 2	PSTCL	5-Jun-24	10:00	5-Jun-24	16:00	Daily	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	Approved	May be given subject to real time grid conditions/One circuit shutdown from both station at a time.
12	132KV	132 KV HAMIRPUR(HP)-CHOHAL	PSTCL	5-Jun-24	9:00	5-Jun-24	17:00	Daily	Patrolling of line alongwith Tree trimming and Jumper tightening	Approved	May be given subject to real time grid conditions and HP consent.
13	400KV	400KV Makhu (PS)-Amritsar(PG) ckt-01	PSTCL	5-Jun-24	10:00	05.06.2024	16:00	Daily	Nutt-bolt tightening of Corona rings, Patrolling & Tree Trimming of Tower No. 160 to 175.	Approved	May be given subject to real time grid conditions/One circuit shutdown from both station at a time.
14	220KV	220KV PGCIL MOGA(PG)-MEHAL KALAN CKT 1(PS)	PSTCL	6-Jun-24	10:00	06.06.2024	16:00	Daily	Tree cutting and Jumper tightening TN 20 to 40	Approved	May be given subject to real time grid conditions and PG consent.
15	400KV	400 KV Muktsar(PS)- Talwandi(PSG) -CKT-1	PSTCL	7-Jun-24	9:00	7-Jun-24	17:00	Daily	General Maintenance/ Jumpers tightening	Approved	May be given subject to real time grid conditions/One circuit shutdown from both station at a time.

16	400KV	400 Kv Nakodar Rajpura Ckt 1	PSTCL	7-Jun-24	10:00	7-Jun-24	16:00	Daily	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	Approved	May be given subject to real time grid conditions/One circuit shutdown from both station at a time.
17	400KV	400KV Makhu (PS)-Amritsar(PG) ckt-02	PSTCL	7-Jun-24	10:00	07.06.2024	16:00	Daily	Nutt-bolt tightening of Corona rings, Patrolling & Tree Trimming of Tower No. 160 to 175.	Approved	May be given subject to real time grid conditions/One circuit shutdown from both station at a time.
18	132KV	132KV Jamalpur ( BB ) - Ghulal ( PS ) Ckt 1	PSTCL	8-Jun-24	10:00	8-Jun-24	16:00	Daily	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 301 to 320.	Approved	May be given subject to real time grid conditions and BBMB consent.
19	400kv	400/220 KV 315 MVA ICT-1 at Makhu (PS)	PSTCL	3-Jun-24	8:00	03.06.2024	17:00	Daily	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	Approved	May be given subject to real time grid conditions/Other ICTs to be in service/Load to be managed by Punjab.
20	400KV	50 MVAr Ractor AT 400 KV NAKODAR	PSTCL	4-Jun-24	10:00	4-Jun-24	16:00	Daily	Periodic Maintenance	Approved	May be given subject to real time grid conditions.
21	400kv	400/220 KV 315 MVA ICT-2 at Makhu (PS)	PSTCL	5-Jun-24	8:00	05.06.2024	17:00	Daily	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	Approved	May be given subject to real time grid conditions/Other ICTs to be in service/Load to be managed by Punjab.



Sr No	OCC Number	Name of Requesting Agency	Element Type	Element Name	Owner	Daily/ Continous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	Shutdown Status	OCC Remaks
1	219	PPGCL-BARA	400KV LINE#2	only CB 412-52 will be open	PPGCL_BARA	Daily	FGD Project-installation work	5-Jun-24	8:00	5-Jun-24	22:00	Power Evacuation will not be affected	Approved	Element must remain in service via other bay.
2	219	PPGCL-BARA	400KV MAIN BUS-1	400KV MAIN BUS-1 will be discharged	PPGCL_BARA	Continous	FGD Project-installation work	6-Jun-24	8:00	8-Jun-24	20:00	Power Evacuation will be done through 400KV MAIN BUS-2	Approved	May be allowed subject to no other outage.
3	219	PPGCL-BARA	400KV MAIN BUS-1	400KV MAIN BUS-1 will be discharged	PPGCL_BARA	Daily	FGD Project-installation work	10-Jun-24	8:00	10-Jun-24	22:00	Power Evacuation will be done through 400KV MAIN BUS-2	Approved	May be allowed subject to no other outage.
4	219	PPGCL-BARA	400KV LINE#2	400KV LINE#2	PPGCL_BARA	Daily	FGD Project-installation work	11-Jun-24	8:00	11-Jun-24	22:00	Power Evacuation will be available through 400KV CKT-1 & 765KV CKT-2 .Depending upon to any unit Outage	Approved	May be given subject to real time grid conditions.
5	219	PPGCL-BARA	400KV LINE#2	only CB 412-52 will be open	PPGCL_BARA	Daily	FGD Project-installation work	12-Jun-24	8:00	12-Jun-24	22:00	Power Evacuation will not be affected	Approved	Element must remain in service via other bay.
6	219	PPGCL-BARA	400KV LINE#2	400KV LINE#2	PPGCL_BARA	Daily	FGD Project-installation work	13-Jun-24	8:00	13-Jun-24	22:00	Power Evacuation will be available through 400KV CKT-1 & 765KV CKT-2 .Depending upon to any unit Outage	Approved	May be given subject to real time grid conditions.

			Energization Schedule					Shutdown Schedule				Type	S/d Status	OCC REMARKS
Sl.No.	Details of Transmission Element		Date		Timings		Duration (Hrs)	Date		Timings				
	Voltage Level	Name of Transmission Elements	From	To	From	To		From	To	From	To			
1	765KV	Bay 801 Main Bay for 765 kV Agra-Ghatampur Line at Ghatampur end	22.05.2024	22.05.2024	14:00	22:00	8	22.05.2024	20-06-2024	22:00	17:00	Continous	Approved	
2	765KV	Bay 801R Bay for 765 kV Reactor of Agra-Ghatampur line at Ghatampur End	22.05.2024	22.05.2024	14:00	22:00	8	22.05.2024	20-06-2024	22:00	17:00	Continous	Approved	
3	765KV	765kV Main Bus-1 at Ghatampur TPS	22.05.2024	22.05.2024	14:00	22:00	8	22.05.2024	20-06-2024	22:00	17:00	Continous	Approved	
4	765KV	Bay 802 Tie Bay for Agra-Ghatampur Line and Hapur-Ghatampur Line at Ghatampur End	22.05.2024	22.05.2024	14:00	22:00	8	22.05.2024	20-06-2024	22:00	17:00	Continous	Approved	
5	765KV	Bay 803 Main Bay for Hapur-Ghatampur Line at Ghatampur End	22.05.2024	22.05.2024	14:00	22:00	8	22.05.2024	20-06-2024	22:00	17:00	Continous	Approved	
6	765KV	765kV Main Bus-2 at Ghatampur TPS	22.05.2024	22.05.2024	14:00	22:00	8	22.05.2024	20-06-2024	22:00	17:00	Continous	Approved	
7	765KV	Bay 810 Main bay for 330 MVAr Bus Reactor	22.05.2024	22.05.2024	14:00	22:00	8	22.05.2024	20-06-2024	22:00	17:00	Continous	Approved	

## 219th OCC additional shutdown of Rajasthan

SR. NO.	Voltage	NAME OF LINE / EQUIPMENT (S/D REQUIRED)	Type	From Date	To Date	From Time	To Time	REASON	S/d Status	OCC REMARKS
1	400 KV	400/200/33kV 315MVA ICT-3 at 400kV GSS Chittorgarh	Daily basis	21.05.2024	21.05.2024	12:00 Hrs	17:00 Hr	For attending leakage of hydrant system by service provider of newly commissioned ICT-III	Approved	
2	400 KV	400 kv STPS-Ratangarh line Ckt-I	Continous Basis	20.05.2024	08.06.2024	10:00 Hrs.	18:00 Hrs	Modification/shifting work of 400kV S/C STPS-Ratangarh transmission line Ckt - I (at NH / Bharatrnala crossing) under Deposit work of NHAI (Supervision by the RVPN).	Approved	CEA clearance/PTCC clearance and Annexure B-7 required before charging/ subject to real time Grid conditions/Load to be managed by Rajasthan
3	400 KV	400KV Bhadla - Bikaner Line Ckt -1	Daily basis	21.05.2024	27.05.2024	17:00 Hrs.	23:59 Hrs	For Tightening of jumper, Missing , Spacer,Loosening Nut Bolts at various Locations	Approved	May be given from 1700 Hrs
4	400 KV	400KV Bhadla - Bikaner Line CKT-2	Daily basis	21.05.2024	27.05.2024	17:00 Hrs.	23:59 Hrs	For Tightening of jumper, Missing , Spacer,Loosening Nut Bolts at various Locations	Approved	May be given from 1700 Hrs
5	400 KV	400 KV BUS-1 at Kalisindh TPS, Jhalawar	Daily basis	10.06.2024	10.06.2024	17:00 Hrs.	23:59 Hrs	Annual maintenance of 400KV BUS-1 and Pentagraph Isolators	Approved	May be given from 1700 Hrs
6	400 KV	400 KV BUS-2 at Kalisindh TPS, Jhalawar	Daily basis	11.06.2024	11.06.2024	17:00 Hrs.	23:59 Hrs	Annual maintenance of 400KV BUS-2 and Pentagraph Isolators	Approved	May be given from 1700 Hrs

**PLANNED SHUT DOWN FOR THE MONTH OF JUNE- 2024 WHICH ARE TO BE APPROVED BY OCC**

Name of Transmission Zone : Uttar Pradesh Power Transmission Corporation Limited

Sl. No.	Details of Transmission Line		Date		Timings		Reason	"Outage Mode (Daily/Continuous)"	Remarks	Shutdown Status	OCC Remarks
	Voltage Level	Name of Transmission Elements	From	To	From	To					
1	400 kV	400 kV MATOUR Muzaffarnagar transmission line at 400 kV S/s Muzaffarnagar	11-Jun-24	11-Jun-24	13:00:00	17:00:00	Planned shutdown Maintinance of Pantagraph Isolator	Daily	Generation not affected because supply evacuated through B-Bus & TBC Muzaffarnagar	Approved	May be given subject to real time grid conditions.
2	765 kV	765kV Greater Noida- Jawaharpur transmission line	25-May-24	25-May-24	9:00:00	15:00:00	Shutdown for carrying out stringing works of 400kV D/C Shami-Aligarh T/L	Daily		Approved	
3	400KV	402 TIE BAY - 400 KV BADAUNE-ROSA(UPC) (UP) CKT-2 (OCBTL) AND 400 KV BADAUNE(UP) - BUS 1 AT 400 KV BADAUNE(UP) (OCBTL)	8-Jun-24	11-Jun-24	10:00:00	18:00:00	For rectification of very minor Gas leakage observed in 400KV CT	Continuous		Approved	Element must remain in service via other bay.
4	400KV	405 TIE BAY - 400 KV BADAUNE-ROSA(UPC) (UP) CKT-1 (OCBTL) AND 400 KV BADAUNE(UP) - BUS 1 AT 400 KV BADAUNE(UP) (OCBTL)	13-Jun-24	20-Jun-24	10:00:00	18:00:00	For rectification of very minor Gas leakage observed in 400KV CT	Continuous		Approved	Element must remain in service via other bay.
5	400KV	408 TIE BAY - 400/220 KV 315 MVA ICT 2 AT BADAUNE(UP) (OCBTL) AND FUTURE AT 400 KV BADAUNE(UP) (OCBTL)	21-Jun-24	24-Jun-24	10:00:00	18:00:00	For rectification of very minor Gas leakage observed in 400KV CT	Continuous		Approved	Element must remain in service via other bay.
6	400KV	409 MAIN BAY - 400 KV BADAUNE(UP) - BUS 2 (OCBTL)	25-Jun-24	28-Jun-24	10:00:00	18:00:00	For rectification of very minor Gas leakage observed in 400KV CT	Continuous		Approved	Element must remain in service via other bay.
7	400KV	412 MAIN BAY - 400 KV BADAUNE(UP) - BUS 2 (UPPCL) AT 400 KV BADAUNE(UP)	30-Jun-24	2-Jul-24	10:00:00	18:00:00	For rectification of very minor Gas leakage observed in 400KV CT	Continuous		Approved	Element must remain in service via other bay.

**Sub: Shutdown (complete) of 320 MVA, 220/132/66 KV Grid Station Hiranagar**

**Sub:** 219 OCC Tentative shutdown meeting- complete shutdown of 320MVA, 220/132/66KV Grid Station Hiranagar on 02.06.2024 from 7:00AM to 01:00PM.

**Ref:** Your office e-mail dated 01.05.2024.  
**Sir,**

In reference to your above cited letter on the subject matter, kindly find enclosed shutdown format for 320MVA, 220/132/66KV Grid Station Hiranagar for complete shutdown on 02.06.2024 from 7:00AM to 01:00PM for information and necessary action.

**Shutdown Status:**

Approved

**OCC Remarks:**

May be given subject to real time grid conditions/NHPC & PG consent/Load management by J&K.

SHUTDOWN FORMAT													
OCC REFERENCE NO	OCC APPROVAL NO	NAME OF REQUISITING AGENCY	ELEMENT TYPE	LENGTH	ELEMENT NAME	TYPE	DAILY/CONTINUOUS	REASON	FROM DATE WITH START TIME	TO DATE WITH ENDING TIME	LOAD ON ELEMENT	LOAD AFFECTED	REMARKS
		JKPTCL Jammu	220/132/66 KV 320 MVA GRID STATION: HIRANAGAR		320 MVA, 220/132/66 KV Grid Station Hiranagar including 132 KV Bus Bar and 66 KV Bus Bar along with all outgoing feeders.	Emergent	CONT	For conducting Tan Delta Test and erection of 145 KV PT set along with mending of hotspots and replacement of worn out droppers alongwith other necessary preventive maintenance under summer preparedness	02-06-2024 0700 HRS	02-06-2024 1300 HRS	250 MW	250MW	PARTIAL LOAD OF SAMBA GRID INCLUDING RTSS SAMBA SHALL BE FED FROM GLADNI THROUGH BB-II GRID.
					132 KV Hiranagar – Samba – Bari Brahma – II D/C T/L		JKPDD/ JKPTCL						
					132 KV Hiranagar – Kathua I& II D/C T/L		JKPDD/ JKPTCL						
					132 KV Hiranagar – Manwal I& II D/C T/L		JKPDD/ JKPTCL						
					220 KV Samba (Iatwal) – Hiranagar Ckt- I & Ckt – II		PGCIL						
					220 KV Samba – Hiranagar S/C T/L		PGCIL						
					220 KV Bishnah – Hiranagar S/C T/L		JKPDD/ JKPTCL						
					132 KV Hiranagar – SEWA ckt-I & ckt-II D/C T/L		PGCIL						

Note: No work is to be carried out at 132 KV D/C Sewa I&II bay at Hiranagar end as the lines are owned and managed by PGCIL.

## POWERGRID NORTHERN REGION-I

## SUBJECT :- SD REQUEST FOR TRANSMISSION ELEMENTS for 219th OCC MEETING

S.No.	ELEMENTS	OWNER	MODE	DURATION				PURPOSE	Remarks	S/d Status	OCC Remarks
				FROM		TO					
				DATE	TIME	DATE	TIME				
<b>765kV/400kV/220kV/132kV Lines</b>											
1	765KV-BHUJ-BANASKANTHA-1 L/R@ BANASKANTHA - 765KV	PGCIL WR2	D	17-Jun-24	07:00	17-Jun-24	15:00	Switching of Spare Reactor with B Phase Reactor Last Switching Done on 29-11-2023	NRPC Consent may be required considering previous exoerience of comments received from NLDC in previous WRPC OCC approvals	Approved	
2	765KV-BHUJ-BANASKANTHA-1 L/R@ BHUJ - 765KV	PGCIL WR2	D	17-Jun-24	07:00	17-Jun-24	18:00	Replacement of WTI and attending hotspot	NRPC Consent may be required considering previous exoerience of comments received from NLDC in previous WRPC OCC approvals	Approved	
3	765KV-BHUJ-BANASKANTHA-1	PGCIL WR2	D	17-Jun-24	07:00	17-Jun-24	18:00	Replacement of WTI and attending hotspot at BHUJ PS end. Line AMP works, For Switching in Line reactor at Banaskantha, Dia to be kept open at both ends.	NRPC Consent may be required considering previous exoerience of comments received from NLDC in previous WRPC OCC approvals	Approved	
4	765KV-BHUJ-BANASKANTHA-2	PGCIL WR2	D	17-Jun-24	07:00	17-Jun-24	18:00	A/R TO BE KEPT IN NON AUTO MODE	NRPC Consent may be required considering previous exoerience of comments received from NLDC in previous WRPC OCC approvals	Approved	
5	765KV-BHUJ-BANASKANTHA-1	PGCIL WR2	D	21-Jun-24	07:00	21-Jun-24	18:00	For replacment of bent earthpeak of LOC 259. Simultaneous outage of 765KV-BHUJ-BANASKANTHA-1 and 2 is required . Dia to be kept open at both ends.	NRPC Consent may be required considering previous exoerience of comments received from NLDC in previous WRPC OCC approvals	Approved	
6	765KV-BHUJ-BANASKANTHA-2	PGCIL WR2	D	21-Jun-24	07:00	21-Jun-24	18:00	For replacment of bent earthpeak of LOC 259. Simultaneous outage of 765KV-BHUJ-BANASKANTHA-1 and 2 is required . Dia to be kept open at both ends.	NRPC Consent may be required considering previous exoerience of comments received from NLDC in previous WRPC OCC approvals	Approved	
7	765KV-BHUJ-BANASKANTHA-2 L/R@ BHUJ - 765KV	PGCIL WR2	D	12-Jun-24	07:00	12-Jun-24	18:00	To attend oil leakage on Radiater	NRPC Consent may be required considering previous exoerience of comments received from NLDC in previous WRPC OCC approvals	Approved	
8	765KV-BHUJ-BANASKANTHA-2	PGCIL WR2	D	12-Jun-24	07:00	12-Jun-24	18:00	To attend oil leakage on Radiater in line reactor 2	NRPC Consent may be required considering previous exoerience of comments received from NLDC in previous WRPC OCC approvals	Approved	
9	765KV-BHUJ-BANASKANTHA-1	PGCIL WR2	D	12-Jun-24	07:00	12-Jun-24	18:00	A/R TO BE KEPT IN NON AUTO MODE	NRPC Consent may be required considering previous exoerience of comments received from NLDC in previous WRPC OCC approvals	Approved	
10	220 KV BAWAL (HSIIDC)-MAU LINE	HVPNL	C	1-Jun-24	09:00	10-Jun-24	18:30	FOR NCRTC DIVERSION WORK		Rejected	Subject to Haryana consent.
11	220 KV BHIWADI(PG)- HSIIDC BAWAL(HV) (HVPNL) CKT-1	HVPNL	C	1-Jun-24	09:00	10-Jun-24	18:30	FOR NCRTC DIVERSION WORK		Rejected	Subject to Haryana consent.
12	220 KV BHIWADI(PG)- MAU(HV) (HVPNL) CKT-1	HVPNL	C	1-Jun-24	09:00	10-Jun-24	18:30	FOR NCRTC DIVERSION WORK		Rejected	Subject to Haryana consent.
13	400 KV RAPS_C(NP)-KANROLI(PG) CKT-2	PGCIL	D	5-Jun-24	17:00	5-Jun-24	23:00	AR relay Rtrofitment work		Approved	May be given from 1700Hrssubject to real time grid conditions/RAPS consent/
14	132 KV S/C Khetri-Buhana Transmission Line	PNTL	Daily	5-Jun-24	07:00	6-Jun-24	19:00	Stringing of 765 kV D/C Khetri-Narela TL		Approved	Subject to Rajasthan consent.
15	132 KV S/C Mahendragarh-Mundyakhera Transmission Line	PNTL	Daily	6/13/2024	07:00	6/14/2024	19:00	Stringing of 765 kV D/C Khetri-Narela TL		Approved	Subject to Rajasthan consent.
16	132 KV S/C Mahendragarh-Mundyakhera Transmission Line	PNTL	Daily	20-Jun-24	07:00	21-Jun-24	19:00	Stringing of 765 kV D/C Khetri-Narela TL		Approved	Subject to Rajasthan consent.
17	132KV S/C Khetri-Nangli Transmission Line	PNTL	Daily	24-Jun-24	07:00	25-Jun-24	19:00	Stringing of 765 kV D/C Khetri-Narela TL		Approved	Subject to Rajasthan consent.
18	220 KV S/C Mahendragarh-Narnaul Transmission Line	PNTL	Daily	07-Jun-24	07:00	08-Jun-24	19:00	Stringing of 765 kV D/C Khetri-Narela TL		Approved	Subject to Rajasthan consent.
19	220KV S/C Khetri-Jhunjhunu Transmission Line	PNTL	Daily	03-Jun-24	07:00	04-Jun-24	19:00	Stringing of 765 kV D/C Khetri-Narela TL		Approved	Subject to Rajasthan consent.
20	220 kV Charkhi Dadri- Rewari transmission line	PNTL	Daily	01-Jun-24	06:00	05-Jun-24	21:00	stringing of 765 kV D/C Khetri Narela transmission line		Approved	Subject to Rajasthan consent.
21	132 kV D/C Dhanonda-Kanina transmission line circuit-I	PNTL	Daily	6/6/2024	06:00	6/11/2024	21:00	stringing of 765 kV D/C Khetri Narela transmission line		Approved	Subject to Rajasthan consent.
22	132 kV D/C Dhanonda-Kanina transmission line circuit-II	PNTL	Daily	6/6/2024	06:00	6/11/2024	21:00	stringing of 765 kV D/C Khetri Narela transmission line		Approved	Subject to Rajasthan consent.
23	220 kV D/C Dhanona-Deroli Ahir transmission line circuit-I	PNTL	Daily	6/10/2024	06:00	6/16/2024	21:00	stringing of 765 kV D/C Khetri Narela transmission line		Approved	Subject to Rajasthan consent.

24	220 kV D/C Dhanona-Deroli Ahir transmission line circuit-II	PNTL	Daily	6/10/2024	06:00	6/16/2024	21:00	stringing of 765 kV D/C Khetri Narela transmission line	Approved	Subject to Rajasthan consent.	
25	132 kV S/C Mahendragarh-Kanina transmission line	PNTL	Daily	6/10/2024	06:00	6/16/2024	21:00	stringing of 765 kV D/C Khetri Narela transmission line	Approved	Subject to Rajasthan consent.	
26	132 kV D/C Dhanona-Nangal Mohanpur transmission line circuit-I	PNTL	Daily	6/16/2024	06:00	6/21/2024	21:00	stringing of 765 kV D/C Khetri Narela transmission line	Approved	Subject to Rajasthan consent.	
27	132 kV D/C Dhanona-Nangal Mohanpur transmission line circuit-I	PNTL	Daily	6/16/2024	06:00	6/21/2024	21:00	stringing of 765 kV D/C Khetri Narela transmission line	Approved	Subject to Rajasthan consent.	
28	400 kV D/C Neemrana- Dhanona transmission line circuit-I	PNTL	Daily	6/21/2024	06:00	6/26/2024	21:00	stringing of 765 kV D/C Khetri Narela transmission line	Approved	Subject to Haryana consent.	
29	400 kV D/C Neemrana- Dhanona transmission line circuit-II	PNTL	Daily	6/21/2024	06:00	6/26/2024	21:00	stringing of 765 kV D/C Khetri Narela transmission line	Approved	Subject to Haryana consent.	
30	220 kV D/C Dhanona-Lula Ahir transmission line circuit-I	PNTL	Daily	6/25/2024	06:00	6/30/2024	21:00	stringing of 765 kV D/C Khetri Narela transmission line	Approved	Subject to Rajasthan consent.	
31	220 kV D/C Dhanona-Lula Ahir transmission line circuit-II	PNTL	Daily	25-Jun-24	06:00	30-Jun-24	21:00	stringing of 765 kV D/C Khetri Narela transmission line	Approved	Subject to Rajasthan consent.	
32	400 kV Fatehgarh-3-Fatehgarh-2 ckt-1	PGCIL	Daily	28-May-24	17:00	28-May-24	23:00	For Bay extension works, To avoid induction during movement of machinery, T&P.	Approved	May be given from 1700 Hrs	
33	400 kV Fatehgarh-3-Fatehgarh-2 ckt-2	PGCIL	Daily	29-May-24	17:00	29-May-24	23:00	For Bay extension works, To avoid induction during movement of machinery, T&P.	Approved	May be given from 1700 Hrs	
34	220 kV Fatehgarh-3-RSVPL (201)	RSVPL	Daily	30-May-24	19:00	30-May-24	23:00	For Bay extension works, To avoid induction during movement of machinery, T&P.	Approved	May be given from 1900 Hrs	
35	220 kV Fatehgarh-3-RSVPL (201)	RSVPL	Daily	31-May-24	19:00	31-May-24	23:00	For Bay extension works, To avoid induction during movement of machinery, T&P.	Approved	May be given from 1900 Hrs	
36	220 kV Fatehgarh-3-RSRPL (202)	RSRPL	Daily	01-Jun-24	19:00	01-Jun-24	23:00	For Bay extension works, To avoid induction during movement of machinery, T&P.	Approved	May be given from 1900 Hrs	
37	220 kV Fatehgarh-3-RSRPL (202)	RSRPL	Daily	02-Jun-24	19:00	02-Jun-24	23:00	For Bay extension works, To avoid induction during movement of machinery, T&P.	Approved	May be given from 1900 Hrs	
38	220 kV Fatehgarh-3- Altra Xergy (204)	Altra Xergy	Daily	03-Jun-24	19:00	03-Jun-24	23:00	For Bay extension works, To avoid induction during movement of machinery, T&P.	Approved	May be given from 1900 Hrs	
39	220 kV Fatehgarh-3- Altra Xergy (204)	Altra Xergy	Daily	04-Jun-24	19:00	04-Jun-24	23:00	For Bay extension works, To avoid induction during movement of machinery, T&P.	Approved	May be given from 1900 Hrs	
40	220 kV Fatehgarh-3- RSAPL (210)	RSAPL	Daily	05-Jun-24	19:00	05-Jun-24	23:00	For Bay extension works, To avoid induction during movement of machinery, T&P.	Approved	May be given from 1900 Hrs	
41	220 kV Fatehgarh-3- RSAPL (210)	RSAPL	Daily	06-Jun-24	19:00	06-Jun-24	23:00	For Bay extension works, To avoid induction during movement of machinery, T&P.	Approved	May be given from 1900 Hrs	
42	400 kV Meerut-Simbhavali Circuit#1 at Meerut GIS (PMSTL)	PMSTL	Cont.	28.05.2024	08:00	30.05.2024	18:00	SF6 Gas density monitor body replacement	Approved	May be given subject to real time grid conditions/One circuit shutdown from both station at a time.	
43	400 kV Meerut-Simbhavali Circuit#2 at Meerut GIS (PMSTL)	PMSTL	Cont.	31.05.2024	08:00	02.06.2024	18:00	SF6 Gas density monitor body replacement	Approved	May be given subject to real time grid conditions/One circuit shutdown from both station at a time.	
44	765kV Fatehgarh-2 - Bhadla-1(Circuit-1)	PGCIL	Daily	17-May-24	17:00	21-May-24	23:59	Critical jumper rectification works.	Approved		
45	400kV Neemuch- Chittorgarh CKT1	PGCIL	Daily	27.05.2024	17:00	27.05.2024	23:00	to check CVT voltage drift issue with OEM BHEL	Approved	May be given from 1700 Hrs	
46	400kV Neemuch- Chittorgarh CKT 2	PGCIL	Daily	28.05.2024	17:00	28.05.2024	23:00	to check CVT voltage drift issue with OEM BHEL	Approved	May be given from 1700 Hrs	
<b>765 /400/220kV ICT/STATCOMS</b>											
1	+/-150MVAr VSC-1 Branch for STATCOM Station-1 at Fatehgarh-2 (Bay- RB10-RB11 Bay)	PGCIL	Daily	18-Jun-24	17:00	18-Jun-24	23:59	Bay extension construction work to avoid induction T&P movements for safety requirement	Only VSC-1 Branch shutdown is required.	Approved	May be given from 1700 Hrs

2	+/-150MVAr VSC-2 Branch for STATCOM Station-1 at Fatehgarh-2 (Bay- RB10-RB12 Bay)	PGCIL	Daily	19-Jun-24	17:00	20-Jun-24	23:59	Bay extension construction work to avoid induction T&P movements for safety requirement	Only VSC-2 Branch shutdown is required.	Approved	May be given from 1700 Hrs
3	+/-150MVAr VSC-1 Branch for STATCOM Station-2 at Fatehgarh-2 (Bay- RB11-RB11 Bay)	PGCIL	Daily	18-Jun-24	17:00	18-Jun-24	23:59	Bay extension construction work to avoid induction T&P movements for safety requirement	Only VSC-1 Branch shutdown is required.	Approved	May be given from 1700 Hrs
4	+/-150MVAr VSC-2 Branch for STATCOM Station-2 at Fatehgarh-2 (Bay- RB11-RB11 Bay)	PGCIL	Daily	19-Jun-24	17:00	20-Jun-24	23:59	Bay extension construction work to avoid induction T&P movements for safety requirement	Only VSC-2 Branch shutdown is required.	Approved	May be given from 1700 Hrs
5	+/-150MVAr MSR Branch for STATCOM Station-1 at Fatehgarh-2 (Bay- RB10-RB41 Bay)	PGCIL	Daily	21-Jun-24	17:00	21-Jun-24	23:59	For final tuning of CSD for MSR Branch.	Closing & Opening of MSR Branch for about 1 hour with a no. of operations.	Approved	May be given from 1700 Hrs
6	+/-150MVAr MSC-1 Branch for STATCOM Station-1 at Fatehgarh-2 (Bay- RB10-RB51 Bay)	PGCIL	Daily	22-Jun-24	17:00	22-Jun-24	23:59	For final tuning of CSD for MSC-1 Branch.	Closing & Opening of MSC-1 Branch for about 1 hour with a no. of operations.	Approved	May be given from 1700 Hrs
7	+/-150MVAr MSC-2 Branch for STATCOM Station-1 at Fatehgarh-2 (Bay- RB10-RB52 Bay)	PGCIL	Daily	23-Jun-24	17:00	23-Jun-24	23:59	For final tuning of CSD for MSC-2 Branch.	Closing & Opening of MSC-2 Branch for about 1 hour with a no. of operations.	Approved	May be given from 1700 Hrs
8	+/-150MVAr MSR Branch for STATCOM Station-2 at Fatehgarh-2 (Bay- RB11-RB41 Bay)	PGCIL	Daily	21-Jun-24	17:00	21-Jun-24	23:59	For final tuning of CSD for MSR Branch.	Closing & Opening of MSR Branch for about 1 hour with a no. of operations.	Approved	May be given from 1700 Hrs
9	+/-150MVAr MSC-1 Branch for STATCOM Station-2 at Fatehgarh-2 (Bay- RB11-RB51 Bay)	PGCIL	Daily	22-Jun-24	17:00	22-Jun-24	23:59	For final tuning of CSD for MSC-1 Branch.	Closing & Opening of MSC-1 Branch for about 1 hour with a no. of operations.	Approved	May be given from 1700 Hrs
10	+/-150MVAr MSC-2 Branch for STATCOM Station-2 at Fatehgarh-2 (Bay- RB11-RB52 Bay)	PGCIL	Daily	23-Jun-24	17:00	23-Jun-24	23:59	For final tuning of CSD for MSC-2 Branch.	Closing & Opening of MSC-2 Branch for about 1 hour with a no. of operations.	Approved	May be given from 1700 Hrs
11	Fatehgarh-3 400/220 kV 500 MVA ICT-1	PGCIL	Daily	20-May-24	17:00	20-May-24	23:00	For Bay extension works, To avoid induction during movement of machinery, T&P.		Approved	May be given from 1700 Hrs
12	Fatehgarh-3 400/220 kV 500 MVA ICT-1	PGCIL	Daily	21-May-24	17:00	21-May-24	23:00	For Bay extension works, To avoid induction during movement of machinery, T&P.		Approved	May be given from 1700 Hrs
13	Fatehgarh-3 400/220 kV 500 MVA ICT-3	PGCIL	Daily	24-May-24	17:00	24-May-24	23:00	For Bay extension works, To avoid induction during movement of machinery, T&P.		Approved	May be given from 1700 Hrs
14	Fatehgarh-3 400/220 kV 500 MVA ICT-3	PGCIL	Daily	25-May-24	17:00	25-May-24	23:00	For Bay extension works, To avoid induction during movement of machinery, T&P.		Approved	May be given from 1700 Hrs
15	Fatehgarh-3 400/220 kV 500 MVA ICT-4	PGCIL	Daily	26-May-24	17:00	26-May-24	23:00	For Bay extension works, To avoid induction during movement of machinery, T&P.		Approved	May be given from 1700 Hrs
16	Fatehgarh-3 400/220 kV 500 MVA ICT-4	PGCIL	Daily	27-May-24	17:00	27-Apr-24	23:00	For Bay extension works, To avoid induction during movement of machinery, T&P.		Approved	May be given from 1700 Hrs
17	Fatehgarh-3 400/220 kV 500 MVA ICT-2	PGCIL	Daily	28-May-24	17:00	28-May-24	23:00	For Bay extension works, To avoid induction during movement of machinery, T&P.		Approved	May be given from 1700 Hrs
18	Fatehgarh-3 400/220 kV 500 MVA ICT-2	PGCIL	Daily	29-May-24	17:00	29-May-24	23:00	For Bay extension works, To avoid induction during movement of machinery, T&P.		Approved	May be given from 1700 Hrs
19	500MVA ICT-I JAIPUR(S)	PGCIL	Daily	1-Jun-24	09:00	1-Jun-24	17:00	Rectification of CoE Audit point		Approved	May be given subject to real time grid conditions/Other ICTs to be in service.
20	500MVA ICT-II JAIPUR(S)	PGCIL	Daily	3-Jun-24	09:00	3-Jun-24	17:00	Rectification of CoE Audit point		Approved	May be given subject to real time grid conditions/Other ICTs to be in service.
21	765/400 KV 1500 MVA ICT 1 AT MEERUT PMSTL (UP)	PGCIL	Cont	17-Jun-24	07:00	18-Jun-24	18:00	SF6 Gas density monitor body replacement		Approved	
22	765/400 KV 1500 MVA ICT 2 AT MEERUT PMSTL (UP)	PGCIL	Cont	15-Jun-24	07:00	16-Jun-24	18:00	SF6 Gas density monitor body replacement		Approved	
23	400/220 KV 500 MVA ICT 1 AT MEERUT PMSTL (UP)	PGCIL	Cont	21-Jun-24	07:00	22-Jun-24	18:00	SF6 Gas density monitor body replacement (charged on no load)		Approved	May be given subject to real time grid conditions/Other ICTs to be in service/Load to be managed by UP.
24	400/220 KV 500 MVA ICT 2 AT MEERUT PMSTL (UP)	PGCIL	Cont	23-Jun-24	07:00	24-Jun-24	18:00	SF6 Gas density monitor body replacement (charged on no load)		Approved	May be given subject to real time grid conditions/Other ICTs to be in service/Load to be managed by UP.
25	500MVA, 400/220KV ICT#1 at Simbhawali GIS (PMSTL)	PGCIL	Daily	20-May-24	08:00	20-May-24	17:00	CSD Fine tuning		Approved	May be given subject to real time grid conditions/Other ICTs to be in service/Load to be managed by UP.
26	500MVA, 400/220KV ICT#2 at Simbhawali GIS (PMSTL)	PGCIL	Daily	21-May-24	08:00	21-May-24	17:00	CSD Fine tuning		Approved	May be given subject to real time grid conditions/Other ICTs to be in service/Load to be managed by UP.
27	80MVAr, 400KV Bus Reactor at Simbhawali GIS (PMSTL)	PGCIL	Daily	22-May-24	08:00	22-May-24	17:00	CSD Fine tuning		Approved	May be given subject to real time grid conditions.
<b>765/400/220kV BUS</b>											
1	400KV BUS-2 BASSI	PGCIL	Daily	10.06.2024	9:00:00	15.06.2024	18:00	400KV BUSBAR RETROFITMENT WORK		Approved	May be allowed subject to no other outage.
2	400KV BUS-2 MEERUT GIS (PMSTL)	PGCIL	Cont	17.05.2024	9:00:00	24.05.2024	18:00	For GD replacement works		Approved	May be allowed subject to no other outage.



3	400KV BUS 1 AT NEEMRANA PG	PGCIL	Daily	18.05.2024	9:00:00	19.05.2024	18:00	For Bus bar testing and stability for TBCB project (04 Bays associated to Sikar2-Neemrana line	Approved	May be allowed subject to no other outage.
4	400KV BUS 2 AT NEEMRANA(PG)	PGCIL	Daily	20.05.2024	15:00:00	21.05.2024	23:00	For Bus bar testing and stability for TBCB project (04 Bays associated to Sikar2-Neemrana line	Approved	May be allowed subject to no other outage.
5	Fatehgarh-3 220 kV Bus-1	PGCIL	Daily	07-06-2024	17:00	07-06-2024	23:00	For Bay extension works, To avoid induction during movement of machinery, T&P.	Approved	May be given from 1700 Hrs
6	Fatehgarh-3 220 kV Bus-1	PGCIL	Daily	08-06-2024	17:00	08-06-2024	23:00	For Bay extension works, To avoid induction during movement of machinery, T&P.	Approved	May be given from 1700 Hrs
7	Fatehgarh-3 220 kV Bus-2	PGCIL	Daily	09-06-2024	17:00	09-06-2024	23:00	For Bay extension works, To avoid induction during movement of machinery, T&P.	Approved	May be given from 1700 Hrs
8	Fatehgarh-3 220 kV Bus-2	PGCIL	Daily	10-06-2024	17:00	10-06-2024	23:00	For Bay extension works, To avoid induction during movement of machinery, T&P.	Approved	May be given from 1700 Hrs
9	Fatehgarh-3 400 kV Bus-2	PGCIL	Daily	11-06-2024	17:00	17-06-2024	23:00	For 401 89 A Isolator Foundation strengthening (Civil) works for compliance of Vigilance observation	Approved	May be given from 1700 Hrs
<b>765KV/400/220kV Bays</b>										
1	Main Bay-417 Tie Bay- 416 (Connected line is future) at Meerut GIS (PMSTL)	PGCIL	Cont	25.05.2024	08:00	27.05.224	18:00:00	For GD replacement works	Approved	May be given subject to real time grid conditions.
2	Main Bay-403 Tie Bay- 402 Meerut-Simbhawali Circuit#1 at Meerut GIS (PMSTL)	PGCIL	Cont	28.05.2024	08:00	30.05.2024	18:00	For GD replacement works	Approved	Element shutdwon may be taken.
3	Main Bay-406 Tie Bay- 405 Meerut-Simbhawali Circuit#2 at Meerut GIS (PMSTL)	PGCIL	Cont	31.05.2024	08:00	02.06.2024	18:00	For GD replacement works	Approved	Element shutdwon may be taken.
4	Main Bay-420 Tie Bay- 419 (Connected line is future) at Meerut GIS (PMSTL)	PGCIL	Cont	03.06.2024	08:00	05.06.2024	18:00	For GD replacement works	Approved	May be given subject to real time grid conditions.
5	Main Bay-409 Tie Bay- 408 (Connected lineShamli#1is future) at Meerut GIS (PMSTL)	PGCIL	Cont	06.06.2024	08:00	08.06.2024	18:00	For GD replacement works	Approved	Element shutdwon may be taken.
6	400KV and 765KV side Auxiliary Bus at Meerut GIS (PMSTL)	PGCIL	Cont	09.06.2024	08:00	10.06.2024	18:00	For GD replacement works	Approved	May be given subject to real time grid conditions.
7	Main Bay-414 Tie Bay- 413 (Connected lineShamli#2is future) at Meerut GIS (PMSTL)	PGCIL	Cont	11.06.2024	08:00	12.06.2024	18:00	For GD replacement works	Approved	Element shutdwon may be taken.
8	Main Bay-401 Tie Bay- 402 (765/400KV ICT#3 is future) at Meerut GIS (PMSTL)	PGCIL	Cont	13.06.2024	08:00	14.06.2024	18:00	For GD replacement works	Approved	Element shutdwon may be taken.
9	Main Bay-404 Tie Bay- 405 (765/400KV ICT#2) at Meerut GIS (PMSTL)	PGCIL	Cont	15.06.2024	08:00	16.06.2024	18:00	For GD replacement works	Approved	Element shutdwon may be taken.
10	Main Bay-407 Tie Bay- 408 (765/400KV ICT#1) at Meerut GIS (PMSTL)	PGCIL	Cont	17.06.2024	08:00	18.06.2024	18:00	For GD replacement works	Approved	Element shutdwon may be taken.
11	Half Dia- Bus-1 Main Bay-410 Bus-2 Main Bay- 411 (80MVAr Bus Reactor) at Meerut GIS (PMSTL)	PGCIL	Cont	19.06.2024	08:00	20.06.2024	18:00	For GD replacement works	Approved	Element shutdwon may be taken.
12	Main Bay-412 Tie Bay- 413 (400/220KV ICT#1) at Meerut GIS (PMSTL)	PGCIL	Cont	21.06.2024	08:00	22.06.2024	18:00	For GD replacement works	Approved	Element shutdwon may be taken.
13	Main Bay-415 Tie Bay- 416 (400/220KV ICT#2) at Meerut GIS (PMSTL)	PGCIL	Cont	23.06.2024	08:00	24.06.2024	18:00	For GD replacement works	Approved	Element shutdwon may be taken.
14	Main Bay-418 Tie Bay- 419 (Future 400/220KV ICT#3) at Meerut GIS (PMSTL)	PGCIL	Cont	25.06.2024	08:00	26.06.2024	18:00	For GD replacement works	Approved	Element shutdwon may be taken.
15	Fatehgarh-3 413 Bay	PGCIL	Cont	18-Jun-24	16:00	25-Jun-24	23:00	For 413 CB Foundation strengthening (Civil) works for compliance of Vigilance observation	Approved	Element must remain in service via other bay.

**POWERGRID NORTHERN REGION-II**

**SUBJECT :- SD REQUEST FOR TRANSMISSION ELEMENTS for 219th OCC MEETING**

S.N.	Details of Transmission Element		Circuit No	DURATION				Daily/ Continuous	Reason	S/d Status	OCC Remarks
	Voltage level (KV)	NAME OF THE ELEMENT AND SUBSTATION		FROM		TO					
				DATE	TIME	DATE	TIME				
<b>X-2</b>	<b>For construction activity</b>										
1	220kV	220kV ADHEPL - Nalagarh-I	D	01-06-2024	07.00 Hrs.	30-06-2024	18.00 Hrs.	Daily	S/D required for re-installation of aviation globules after OPGW works	Approved	May be given from 1000Hrs to 1600Hrs subject to real time grid conditions/AD Hydro & HP consent/No generation loss.
2	220kV	220kV Phozal - Nalagarh-II	D	01-06-2024	07.00 Hrs.	15-06-2024	18.00 Hrs.	Daily	S/D required for re-installation of aviation globules after OPGW works	Approved	May be given from 1000Hrs to 1600Hrs subject to real time grid conditions/AD Hydro & HP consent/No generation loss.
3	220kV	220kV Phozal - Nalagarh-II	D	16-06-2024	07.00 Hrs.	30-06-2024	18.00 Hrs.	Daily	S/D required for re-installation of aviation globules after OPGW works	Approved	May be given from 1000Hrs to 1600Hrs subject to real time grid conditions/AD Hydro & HP consent/No generation loss.
4	400KV	400KV Chamba-Jalandhar -I	A	01-06-2024	07.00 Hrs.	30-06-2024	18.00 Hrs.	Daily	Non-auto mode for ive line OPGW installation works under ULDC scheme	Approved	May be given subject to real time grid conditions.
5	400KV	400KV Chamba-Jalandhar -II	A	01-06-2024	07.00 Hrs.	30-06-2024	18.00 Hrs.	Daily	Non-auto mode for ive line OPGW installation works under ULDC scheme	Approved	May be given subject to real time grid conditions.
<b>X-3</b>	<b>For O&amp;M activity</b>										
1	400	402 TIE BAY OF ICT-1 AND 400KV CHAMBA LINE-2 AT JALANDHAR SS	A	15.06.2024	10:00	17.06.2024	18:00	Continous	CB DRIVE OVERHAULING WORK	Approved	Element must remain in service via other bay.

Category A: Transmission elements at 400 kV and above.

Category B: Transmission elements at 132 kV and above level emanating from ISGS.

Category C: Transmission elements at 132 kV and above which are inter-regional in nature.

Category D :Transmission elements at 220 kV level with one end in a State while other end is in another State.

**POWERGRID NORTHERN REGION-III**

**SUBJECT :- SD REQUEST FOR TRANSMISSION ELEMENTS for 219th OCC MEETING**

**FORMAT I(A): REQUEST FOR TRANSMISSION ELEMENT OUTAGE TO RPC**

**( SHUTDOWNS)**

S. N.	INDENTING AGENCY	PGCIL, CPCC (NR-III),Lucknow			REASON	DATE		DD:MM:YYYY		Remarks	NLDL/RLDC Remarks	S/d Status	OCC Remarks	
		NAME OF REQUESTING AGENCY	LINE DETAILS	INTER/ INTRA REGIONAL		DAILY/ CONTINUOUS	PROPOSED DATE AND TIME							
							FROM		TO					
							DATE	TIME	DATE					TIME
1	POWERGRID_NR3	220 KV ROZA (Shahjahanpur)- Bareilly (UP)	Intra	Daily	for fixing of Insulation sleeve on conductors at crossing point of 400 kv Bareilly(PG)-Lucknow(up) with 220kv D/C Roza (Shahjahanpur)-Dohna (Bareilly) Line	03/Jun/2024	10:00	03/Jun/2024	17:00	Shutdown of 400 kv Bareilly(PG)-Lucknow(up) with 220KV D/C Roza (Shahjahanpur)-Bareilly(up) Line required simultaneously	May be given subject to real time grid conditions and UP consent.	Approved	May be given subject to real time grid conditions and UP consent.	
2	POWERGRID_NR3	765KV Agra - Jhatikara Line	Inter	D	For rectification of shutdown nature defects	01.06.2024	8:00	03.06.2024	18:00			Approved		
3	POWERGRID_NR3	765KV Agra - Jhatikara Line	Inter	D	A/R Non auto mode for tower strengthening works	01.06.2024	8:00	30.06.2024	18:00			Approved		
4	POWERGRID_NR3	400KV Singrauli - Allahabad Ckt 3	Intra	D	For rectification of shutdown nature defects	15.06.2024	8:00	15.06.2024	18:00			Approved		

**FORMAT I(B): REQUEST FOR BUS,BAY,ICTs,FACTS,FSCs,SVCs etc OUTAGE TO RPC**

**(PLANNED SHUT DOWNS)**

S.N	INDENTING AGENCY	EQUIPMENT DETAILS				Nov-23	DATE				Remarks	NLDL/ RLDC Remarks	S/d Status	OCC Remarks			
		NAME OF REQUESTING AGENCY	VOLT LEVEL (KV)	NAME OF ELEMENTS (ICT, B/R, SVC, Bays, etc)	OWNER		INTER/ INTRA REGION	DAILY/ CONTINUOUS	Reason	PROPOSED DATE AND TIME							
										FROM					TO		
										DATE					TIME	DATE	TIME
1	POWERGRID_NR3	400	Bus Coupler Bay (AWL7) at Vindhyanchal HVDC	POWERGRID	Intra	Daily	AMP of Bay Equipment	17-Jun-2024	8:00	17-Jun-2024	18:00			Approved			
2	POWERGRID_NR3	220	BAY-204 (Bus Coupler Bay) at Kanpur-400	POWERGRID	Intra	Continuous	For pneumatic drive overhauling of circuit breaker-ABB make.	15-Jun-2024	8:00	15-Jun-2024	18:00	May be given subject to real time grid conditions.	Approved	May be given subject to real time grid conditions.			
3	POWERGRID_NR3	400	519 MVA Coupling Transformer at Lucknow-765	POWERGRID	Intra	Daily	AMP OF Coupling transformer, Zig Zag transformer, Auxiliary Transformer, Spare phase rotation	10-Jun-2024	8:00	10-Jun-2024	18:00			Approved			
4	POWERGRID	400	W1 W1 Q3 ICT1 Main Bay at AGRAHVDC	POWERGRID	Intra	Daily	AMP of CBs and CTs	24-Jun-2024	8:00	24-Jun-2024	18:00			Approved			
5	POWERGRID	400	400KV Bus 2B at AGRAHVDC	POWERGRID	Intra	Daily	Jumper and Isolator maintenance	29-Jun-2024	9:00	29-Jun-2024	18:00	May be allowed subject to no other outage.	Approved	May be allowed subject to no other outage and based on real time grid condition.			