

Proposed Outage Program of 221st OCC meeting of NRPC

Sr No	Reference Number	OCC Number	Name of Requesting Agency	Element Type	Element Name	Owner	Daily/ Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	Request Type	Shutdown Status	NLDC/RLDC Comments
1	RQ184282	OCC_221	ntpcncr_sd	GENERATING UNIT	88.71 MW ANTA GPS - UNIT 3	NTPC	C	minor outage	01/Aug/2024	00:00	07/Aug/2024	23:59	Outage	PLANNED	Requested	
2	RQ184321	OCC_221	ntpcos_sd	GENERATING UNIT	500 MW RIHAND-I STPS - UNIT 1	NTPC	C	Boiler overhauling plus TG Valve Servicing & FGD Damper Installation	07/Aug/2024	00:00	10/Sep/2024	23:59		PLANNED	Requested	
3	RQ184320	OCC_221	ntpcos_sd	GENERATING UNIT	500 MW RIHAND-I STPS - UNIT 2	NTPC	C	Boiler License Renewal plus Flue Gas Leakage	01/Aug/2024	00:00	10/Aug/2024	23:59		PLANNED	Requested	
4	RQ184318	OCC_221	ntpcos_sd	GENERATING UNIT	210 MW DADRI-I TPS - UNIT 3	NTPC	C	Boiler & Turbine Overhauling and Removal AUCS Loop	01/Aug/2024	00:00	09/Sep/2024	23:59	70% power allocated to Gujrat	PLANNED	Requested	
5	RQ184292	OCC_221	ntpcncr_sd	GENERATING UNIT	153.2 MW ANTA GPS - UNIT 4	NTPC	C	WHRB-2 LICENSE RENEWAL, ONLY whrb-2, GT#2 runs on open cycle	28/Aug/2024	00:00	30/Aug/2024	23:59	Outage	PLANNED	Requested	
6	RQ184319	OCC_221	ntpcos_sd	GENERATING UNIT	111.19 MW AURAIYA GPS - UNIT 1	NTPC	C	Compulsory Inspection after 8500 EOH	01/Aug/2024	00:00	07/Aug/2024	23:59		PLANNED	Requested	
7	RQ185172	OCC_221	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-SATNA (PG) CKT-1	POWERGRID	D	A/R Non Auto mode For attending shutdown defects in 765KV-SATNA-GWALIOR-2 by WR-2	30/Aug/2024	09:00	30/Aug/2024	18:00		PLANNED	Requested	
8	RQ185173	OCC_221	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-GWALIOR (PG) CKT-1	POWERGRID	D	A/R Non Auto mode For attending shutdown defects in 765KV-SATNA-GWALIOR-2	30/Aug/2024	09:00	30/Aug/2024	18:00		PLANNED	Requested	
9	RQ185035	OCC_221	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-1	POWERGRID	D	For rectification of shutdown nature defect of transmission line, Dia to be kept open at both ends. by WR-2	29/Aug/2024	09:00	29/Aug/2024	18:00		PLANNED	Requested	
10	RQ184901	OCC_221	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-1	POWERGRID	D	FOR REPLACEMENT OF FLASHOVER INSULATOR AT LOC-143 by ER-1	20/Aug/2024	09:00	20/Aug/2024	18:30		PLANNED	Requested	
11	RQ184976	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2	POWERGRID	D	For attending shutdown defects in Line. A/R Non Auto mode in Circuit #1 For attending shutdown defects in circuit #2, Dia to be kept open at both ends.	20/Aug/2024	08:00	20/Aug/2024	18:00	S/D by WR-2, A/R Non Auto mode Ckt-1 during SD ckt-2	PLANNED	Requested	
12	RQ184975	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1	POWERGRID	D	For attending shutdown defects in Line. A/R Non Auto mode in Circuit #2 For attending shutdown defects in circuit #1, Dia to be kept open at both ends.	19/Aug/2024	08:00	19/Aug/2024	18:00	S/D by WR-2, A/R Non Auto mode Ckt-2 during SD ckt-1	PLANNED	Requested	
13	RQ185034	OCC_221	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-2	POWERGRID	D	Flashover Insulator replacement at loc- 64, 101, 195, 218 & 229 by ER-1	05/Aug/2024	09:00	06/Aug/2024	17:30		PLANNED	Requested	
14	RQ185043	OCC_221	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-SATNA (PG) CKT-1	POWERGRID	D	For Switching of Spare with R-ph (For taking R-Ph in Service) by WR-2, Dia to be kept open at both ends.	02/Aug/2024	09:00	02/Aug/2024	14:00		PLANNED	Requested	
15	RQ185045	OCC_221	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-GWALIOR (PG) CKT-1	POWERGRID	D	A/R Non Auto mode For attending shutdown defects in 765KV-SATNA-ORAI-1	02/Aug/2024	09:00	02/Aug/2024	14:00		PLANNED	Requested	
16	RQ184980	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1	POWERGRID	D	Non-auto mode for tower tightening & missing tower member fixing above waist level	01/Aug/2024	08:00	31/Aug/2024	18:00		PLANNED	Requested	
17	RQ184420	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-1	POWERGRID	D	For auto relose defect rectification	28/Aug/2024	10:00	28/Aug/2024	14:30		PLANNED	Requested	
18	RQ184390	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2	POWERGRID	D	For attending S/D nature defects	23/Aug/2024	14:00	24/Aug/2024	20:00	Non auto of other charged Ckts from both ends as safety measures	PLANNED	Requested	
19	RQ184454	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-2	POWERGRID	D	For attending S/D nature defects	23/Aug/2024	08:00	23/Aug/2024	18:00	Non Auto of 765KV Ajmer-Chittor CK1	PLANNED	Requested	
20	RQ184453	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-1	POWERGRID	D	For attending S/D nature defects	22/Aug/2024	08:00	22/Aug/2024	18:00	Non Auto of 765KV Ajmer-Chittor CK2	PLANNED	Requested	
21	RQ184389	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1	POWERGRID	D	For attending S/D nature defects	21/Aug/2024	14:00	22/Aug/2024	20:00	Non auto of other charged Ckts from both ends as safety measures	PLANNED	Requested	
22	RQ184429	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2	POWERGRID	D	For Rectification of Shutdown nature defect	21/Aug/2024	08:00	22/Aug/2024	18:00	Shutdown should be provided on time	PLANNED	Requested	
23	RQ184428	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1	POWERGRID	D	For Rectification of Shutdown nature defect	19/Aug/2024	08:00	20/Aug/2024	18:00	Shutdown should be provided on time	PLANNED	Requested	
24	RQ184498	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MEERUT-BHIWANI (PG) CKT-1	POWERGRID	C	NHAI Diversion work	05/Aug/2024	09:00	20/Aug/2024	18:00	NHAI Diversion works	PLANNED	Requested	
25	RQ184497	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-MEERUT(PG) (PG) CKT-1	POWERGRID	C	Damaged conductor maintenance work	02/Aug/2024	09:00	02/Aug/2024	18:00	Shutdown maintenance works	PLANNED	Requested	
26	RQ184496	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-ALIGARH(PG) (PG) CKT-1	POWERGRID	D	Damaged conductor maintenance work at loc no-380-381	01/Aug/2024	09:00	01/Aug/2024	18:00	Shutdown maintenance works	PLANNED	Requested	
27	RQ184412	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-1	POWERGRID	C	NHAI DIVERSION WORK for AMRITASR-JAMNAGAR BHARATMALA PROJECT	01/Aug/2024	08:00	16/Aug/2024	18:00		PLANNED	Requested	
28	RQ184413	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-2	POWERGRID	C	NHAI DIVERSION WORK for AMRITASR-JAMNAGAR BHARATMALA PROJECT	01/Aug/2024	08:00	16/Aug/2024	18:00		PLANNED	Requested	
29	RQ185036	OCC_221	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI(PG)-VINDHYACHALPOO L(PG) (PVTSL) CKT-2	PVTSL	D	For rectification of shutdown nature defect of transmission line Punch point rectification by CGL at Vindhychal(PS) by WR-2. with A/R off of Ckt 1 and Dia to be kept open at both ends.	02/Aug/2024	08:00	02/Aug/2024	18:00		PLANNED	Requested	
30	RQ184793	OCC_221	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI(PG)-VINDHYACHALPOO L(PG) (PVTSL) CKT-1	PVTSL	D	Line AMP works.Punch point rectification by CGL at Vindhychal(PS). A/R off of Ckt 2 and Dia to be kept open at both ends. by WR-2	01/Aug/2024	08:00	01/Aug/2024	18:00		PLANNED	Requested	
31	RQ184465	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-KOTPUTLI (PG) CKT-1	POWERGRID	D	For Relay Testing and CoE Audit Compliance	31/Aug/2024	09:00	31/Aug/2024	18:00	For Relay Testing and CoE Audit Compliance	PLANNED	Requested	

32	RQ184418	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-KANKROLI(PG) (PG) CKT-1		D	AR relay Rtrofitment work	30/Aug/2024	10:00	30/Aug/2024	18:00		PLANNED	Requested
33	RQ184466	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1		D	For Relay Testing and CoE Audit Compliance	30/Aug/2024	09:00	30/Aug/2024	18:00	For Relay Testing and CoE Audit Compliance	PLANNED	Requested
34	RQ184425	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-2		D	For Rectification of Shutdown nature defect	29/Aug/2024	08:00	29/Aug/2024	18:00		PLANNED	Requested
35	RQ184424	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-1		D	For Rectification of Shutdown nature defect	28/Aug/2024	08:00	28/Aug/2024	18:00		PLANNED	Requested
36	RQ184461	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-2		D	Additional glass disc insertion: LOA given	26/Aug/2024	08:00	27/Aug/2024	18:00	Non auto for 400 kV RAPPD-Jaipur South	PLANNED	Requested
37	RQ184473	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR-KURUKSHETRA (PG) CKT-2		D	FOR AMP WORKS AND RELAY TESTING	26/Aug/2024	08:00	26/Aug/2024	18:00		PLANNED	Requested
38	RQ184460	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1		D	Additional glass disc insertion: LOA given/ For attending S/D nature defects	24/Aug/2024	08:00	25/Aug/2024	18:00	Non auto for 400 kV RAPPD-Kota	PLANNED	Requested
39	RQ184474	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-MALERKOTLA(PG) (SEKURA) CKT-1		D	FOR AMP WORKS AND RELAY TESTING	19/Aug/2024	08:00	19/Aug/2024	18:00		PLANNED	Requested
40	RQ184448	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1		D	For attending S/D nature defects	19/Aug/2024	08:00	19/Aug/2024	18:00		PLANNED	Requested
41	RQ184472	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR-KURUKSHETRA (PG) CKT-1		D	FOR AMP WORKS	18/Aug/2024	08:00	18/Aug/2024	18:00		PLANNED	Requested
42	RQ184419	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1		D	AR relay Rtrofitment work	17/Aug/2024	10:00	17/Aug/2024	18:00		PLANNED	Requested
43	RQ184450	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-KANKROLI(PG) (PG) CKT-1		D	For attending S/D nature defects	17/Aug/2024	08:00	17/Aug/2024	18:00	Non Auto of 400 KV RAPP-Kankrolli CKT	PLANNED	Requested
44	RQ184417	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-2		D	AR relay Rtrofitment work	16/Aug/2024	10:00	16/Aug/2024	18:00		PLANNED	Requested
45	RQ184411	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1		C	FOR NCRTC DIVERSION WORK	16/Aug/2024	08:00	25/Aug/2024	18:30		PLANNED	Requested
46	RQ184410	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1		C	FOR NCRTC DIVERSION WORK	16/Aug/2024	08:00	25/Aug/2024	18:30	Both lines should be shutdown simultaneously	PLANNED	Requested
47	RQ184452	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1		D	For attending S/D nature defects	16/Aug/2024	08:00	16/Aug/2024	18:00	Non Auto of 400 KV CHITTOR-KANKROLI(PG)	PLANNED	Requested
48	RQ184459	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1		D	Polymer insulator replacement work	16/Aug/2024	08:00	30/Aug/2024	18:00	Non auto for 400 kV RAPPD-Chittorgarh	PLANNED	Requested
49	RQ184426	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-KANKROLI(PG) (PG) CKT-1		D	For Rectification of Shutdown nature defect	14/Aug/2024	08:00	14/Aug/2024	18:00		PLANNED	Requested
50	RQ184394	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(PG)-BHIWANI(BB) (PG)		D	For attending S/D nature defects	14/Aug/2024	08:00	14/Aug/2024	18:00	To attend SD nature defects	PLANNED	Requested
51	RQ184479	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-MALERKOTLA(PG) (SEKURA) CKT-2		D	FOR AMP WORKS	12/Aug/2024	08:00	12/Aug/2024	18:00		PLANNED	Requested
52	RQ184427	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1		D	For Rectification of Shutdown nature defect	12/Aug/2024	08:00	12/Aug/2024	18:00		PLANNED	Requested
53	RQ184395	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(PG)-KABULPUR(HV) (PG)		D	For attending S/D nature defects	12/Aug/2024	08:00	12/Aug/2024	18:00	To attend SD nature defects	PLANNED	Requested
54	RQ184381	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1		D	A/R relay Retrofitment work at Ajmer end	12/Aug/2024	08:00	12/Aug/2024	18:00		PLANNED	Requested
55	RQ184481	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT-2		D	FOR AMP WORKS	11/Aug/2024	08:00	11/Aug/2024	18:00		PLANNED	Requested
56	RQ184416	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-1		D	AR relay Rtrofitment work	10/Aug/2024	10:00	10/Aug/2024	18:00		PLANNED	Requested
57	RQ184501	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2		D	For attending S/D nature defects	10/Aug/2024	09:00	10/Aug/2024	18:00	Non auto of other charged Ckts from both ends as safety measures	PLANNED	Requested
58	RQ184509	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-2		D	FOR DTPC COMMISSIONING WORK	10/Aug/2024	09:00	10/Aug/2024	13:00		PLANNED	Requested
59	RQ184388	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1		D	For attending S/D nature defects	10/Aug/2024	08:00	10/Aug/2024	18:00	Non auto of other charged Ckts from both ends as safety measures	PLANNED	Requested
60	RQ184499	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1		D	For attending S/D nature defects	09/Aug/2024	09:00	09/Aug/2024	18:00	Non auto of other charged Ckts from both ends as safety measures	PLANNED	Requested
61	RQ184508	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1		D	FOR DTPC COMMISSIONING WORK	09/Aug/2024	09:00	09/Aug/2024	13:00		PLANNED	Requested

62	RQ184387	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-KOTA(PG) CKT-1		D	For attending S/D nature defects	09/Aug/2024	08:00	09/Aug/2024	18:00	Non auto of other charged Ckts from both ends as safety measures	PLANNED	Requested	
63	RQ184386	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1		D	For attending S/D nature defects	08/Aug/2024	08:00	08/Aug/2024	18:00	Non auto of other charged Ckts from both ends as safety measures	PLANNED	Requested	
64	RQ184432	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-1		D	Fixtion of jumper bolt and other maintenance work	08/Aug/2024	08:00	08/Aug/2024	18:00		PLANNED	Requested	
65	RQ184449	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-KANKROLI (PG) CKT-1		D	For attending shutdown nature defects ie. cc rings VD bird guards etc	08/Aug/2024	08:00	10/Aug/2024	18:00	Non Auto of 400 KV Kankrolli-Zerda CKT	PLANNED	Requested	
66	RQ184512	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH-GURGAON (PG) CKT-1		D	For OPGW replacement from TN-3 to TN-5	08/Aug/2024	08:00	08/Aug/2024	18:00	Shutdown required for OPGW replacement / shifting from TN-3 to TN-5	PLANNED	Requested	
67	RQ184480	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT-1		D	FOR AMP WORKS	07/Aug/2024	08:00	07/Aug/2024	18:00		PLANNED	Requested	
68	RQ184385	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2		D	For attending S/D nature defects	07/Aug/2024	08:00	07/Aug/2024	18:00	Non auto of other charged Ckts from both ends as safety measures	PLANNED	Requested	
69	RQ184384	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1		D	For attending S/D nature defects	06/Aug/2024	08:00	06/Aug/2024	18:00	Non auto of other charged Ckts from both ends as safety measures	PLANNED	Requested	
70	RQ184431	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MURADNAGAR_2(U P) (PG) CKT-1		D	Fixtion of spacer and other maintenance work	06/Aug/2024	08:00	06/Aug/2024	18:00		PLANNED	Requested	
71	RQ184400	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-2		C	For Shifting of existing Bay Equipment (LA,CVT,Wavetrap etc.) for installation new L/R 50MVAR in Mainpuri Line 1 and 2 at Ballabgarh Substation against Project : Substation package SS-103 for Extension of Ballabgarh S/S under Eastern Region Expansion Scheme -XXXI(ERSS-XXXI)	05/Aug/2024	08:00	08/Aug/2024	21:00	To be availed from 20.07.2024 to 24.07.2024	PLANNED	Requested	
72	RQ184430	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-KAITHAL(PG) (PG) CKT-1		D	Fixtion of Copper bond and Bird guard	05/Aug/2024	08:00	05/Aug/2024	18:00		PLANNED	Requested	
73	RQ184451	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1		D	For attending shutdown nature defects ie. cc rings VD bird guards etc	05/Aug/2024	08:00	07/Aug/2024	18:00	Non Auto of 400 KV Bhinmal-Kankrolli CKT	PLANNED	Requested	
74	RQ184500	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1		D	Non auto for E/W related defect rectification work/ for on line Insulator PID testing	01/Aug/2024	09:00	21/Aug/2024	18:00	For rectification E/W related defect and non shutdown nature defect above bottom cross arm	PLANNED	Requested	
75	RQ184502	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2		D	Non auto for E/W related defect rectification work/ for on line Insulator PID testing	01/Aug/2024	09:00	21/Aug/2024	18:00	For rectification E/W related defect and non shutdown nature defect above bottom cross arm	PLANNED	Requested	
76	RQ184408	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-2		C	FOR NCRTC DIVERSION WORK	01/Aug/2024	08:00	25/Aug/2024	18:30	Both lines should be shutdown simultaneously	PLANNED	Requested	
77	RQ184409	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-3		C	FOR NCRTC DIVERSION WORK	01/Aug/2024	08:00	25/Aug/2024	18:30		PLANNED	Requested	
78	RQ184478	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-DHANANSU(PS) (PG) CKT-1		C	For attending internal leakage of SF6 gas	01/Aug/2024	08:00	03/Aug/2024	18:00		PLANNED	Requested	
79	RQ184398	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGARH-SONIPAT (PG) CKT-2		C	For NHAI diversion works	01/Aug/2024	08:00	15/Aug/2024	18:00	For NHAI diversion works	PLANNED	Requested	
80	RQ184397	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGARH-SONIPAT (PG) CKT-1		C	For NHAI diversion works	01/Aug/2024	08:00	15/Aug/2024	18:00	For NHAI diversion works	PLANNED	Requested	
81	RQ184399	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-1		C	For Shifting of existing Bay Equipment (LA,CVT,Wavetrap etc.) for installation new L/R 50MVAR in Mainpuri Line 1 and 2 at Ballabgarh Substation against Project : Substation package SS-103 for Extension of Ballabgarh S/S under Eastern Region Expansion Scheme -XXXI(ERSS-XXXI)	01/Aug/2024	08:00	04/Aug/2024	21:00	To be availed from 15.07.2024 to 19.07.2024	PLANNED	Requested	
82	RQ184458	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1		D	Polymer insulator replacement work	01/Aug/2024	08:00	15/Aug/2024	18:00	Non auto for 400 kv RAPPCC-Kankrolli	PLANNED	Requested	
83	RQ184307	OCC_221	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-1	POWERGRID	C	TBC SAS INTEGRATION	23/Aug/2024	08:00	23/Aug/2024	18:00	LINE SHUTDOWN REQUIRED	PLANNED	Requested	
84	RQ184784	OCC_221	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-2	POWERGRID	C	Replacement of line CVT at Vindhychal End under Addcap 2019-24 and Line Bay Equipment AMP	21/Aug/2024	08:00	22/Aug/2024	18:00		PLANNED	Requested	
85	RQ184762	OCC_221	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MOTIHARI(BS) (PG) CKT-1	POWERGRID	D	Main Bay AR relay Configuration Work in 400KV Gorakhpur Motihari Line 1	20/Aug/2024	09:00	20/Aug/2024	18:00		PLANNED	Requested	
86	RQ185032	OCC_221	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MOTIHARI(BS) (PG) CKT-2	POWERGRID	D	A/R Non auto mode to facilitate shutdown of Ckt-1	20/Aug/2024	08:00	20/Aug/2024	18:00		PLANNED	Requested	
87	RQ184785	OCC_221	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-SASARAM (PG) CKT-1	POWERGRID	D	LBB retrofitting works and SCADA validation for 404R Bay by ER-1	14/Aug/2024	09:00	14/Aug/2024	17:30		PLANNED	Requested	
88	RQ184906	OCC_221	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-SASARAM (PG) CKT-1	POWERGRID	D	LBB retrofitting works and SCADA validation for 401R Bay by ER-1	12/Aug/2024	09:00	12/Aug/2024	17:30		PLANNED	Requested	

89	RQ184783	OCC_221	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-1	POWERGRID	C	Replacement of line CVT & CT at Vindhychal & Singrauli end under Adicap 2019-24.	12/Aug/2024	08:00	14/Aug/2024	18:00		PLANNED	Requested
90	RQ184974	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1	POWERGRID	D	Yearly AMP of LTE and main bay circuit breaker at Kansari end, Dia to be kept open at both ends.	09/Aug/2024	08:00	09/Aug/2024	18:00	S/D requested by WR2	PLANNED	Requested
91	RQ185033	OCC_221	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-SASARAM (PG) CKT-1	POWERGRID	C	LBB retrofitting works and SCADA validation for 404 & 405 Bays by ER-1	08/Aug/2024	09:00	09/Aug/2024	17:30		PLANNED	Requested
92	RQ185040	OCC_221	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-VINDHYACHALPOOL(PG) (PG) CKT-1	POWERGRID	D	Line Equipment AMP Work at Vindhychal(PS) by WR-2 with A/R non auto mode Ckt 2 is required. Dia to be kept open at both ends.	06/Aug/2024	09:00	06/Aug/2024	18:00		PLANNED	Requested
93	RQ185031	OCC_221	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MOTIHARI(BS) (PG) CKT-1	POWERGRID	D	A/R Non auto mode to facilitate shutdown of Ckt-2	06/Aug/2024	09:00	06/Aug/2024	18:00		PLANNED	Requested
94	RQ184763	OCC_221	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MOTIHARI(BS) (PG) CKT-2	POWERGRID	D	AMP of 400KV Gorakhpur Motihari Line 2 line equipments; AR Scheme modification	06/Aug/2024	09:00	06/Aug/2024	18:00		PLANNED	Requested
95	RQ184911	OCC_221	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-SASARAM (PG) CKT-1	POWERGRID	C	LBB retrofitting works and SCADA validation for 401 & 402 Bays by ER-1	05/Aug/2024	09:00	06/Aug/2024	17:30		PLANNED	Requested
96	RQ184902	OCC_221	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAHUPURI(UP)-BIHARSHARIFF(PG) (PG) CKT-2	POWERGRID, UPPTCL	D	Replacement of procelain insulator to polymer at Crossing & Major locations 185, 193, 199 & 210 by ER-1	12/Aug/2024	09:00	13/Aug/2024	17:30		PLANNED	Requested
97	RQ184903	OCC_221	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAHUPURI(UP)-BIHARSHARIFF(PG) (PG) CKT-1	POWERGRID, UPPTCL	D	A/R Non auto to facilitate shutdown of Ckt-2	12/Aug/2024	09:00	13/Aug/2024	17:30		PLANNED	Requested
98	RQ184977	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-SHUJALPUR(PG) (RTCL) CKT-1	RTCL	D	ATTENDING AMP WORK OF LINE EQUIPMENT & LINE REACTOR, at Shujalpur ss . Dia to kept open at both ends. AR of Ckt-2 to be kept in non-auto mode.	02/Aug/2024	08:00	02/Aug/2024	18:00	S/D requested by WR-2	PLANNED	Requested
99	RQ184464	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KOTPUTLI(PG)-BANSUR(RS) (RS) CKT-2		D	For Relay Testing and CoE Audit Compliance	29/Aug/2024	09:00	29/Aug/2024	18:00	For Relay Testing and CoE Audit Compliance	PLANNED	Requested
100	RQ184463	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KOTPUTLI(PG)-BANSUR(RS) (RS) CKT-1		D	For Relay Testing and CoE Audit Compliance	28/Aug/2024	09:00	28/Aug/2024	18:00	For Relay Testing and CoE Audit Compliance	PLANNED	Requested
101	RQ184447	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2		D	For attending S/D nature defects	27/Aug/2024	08:00	27/Aug/2024	18:00	Non Auto of 220 KV Anta-Bhilwara CK1	PLANNED	Requested
102	RQ184467	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KOTPUTLI(PG)-KOTPUTLI(RS) (RS) CKT-1		D	For Relay Testing and CoE Audit Compliance	26/Aug/2024	09:00	26/Aug/2024	18:00	For Relay Testing and CoE Audit Compliance	PLANNED	Requested
103	RQ184446	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1		D	For attending S/D nature defects	26/Aug/2024	08:00	26/Aug/2024	18:00	Non Auto of 220 KV Anta-Bhilwara CK2	PLANNED	Requested
104	RQ184470	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KAUL (HV)-KURUKSHETRA(PG) (HVPNL) CKT-2		D	FOR AMP WORKS AND RELAY TESTING	20/Aug/2024	08:00	20/Aug/2024	18:00		PLANNED	Requested
105	RQ184469	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASTARA (HV)-KURUKSHETRA(PG) (HVPNL) CKT-1		D	FOR AMP WORKS AND RELAY TESTING	17/Aug/2024	08:00	17/Aug/2024	18:00		PLANNED	Requested
106	RQ184471	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KURUKSHETRA(PG)-SALEMPUR(HV) (HVPNL) CKT-2		D	FOR AMP WORKS AND RELAY TESTING	15/Aug/2024	08:00	15/Aug/2024	18:00		PLANNED	Requested
107	RQ184475	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KAUL (HV)-KURUKSHETRA(PG) (HVPNL) CKT-1		D	FOR AMP WORKS AND RELAY TESTING	10/Aug/2024	08:00	10/Aug/2024	18:00		PLANNED	Requested
108	RQ184476	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KURUKSHETRA(PG)-PEHOWA(HV) (HVPNL) CKT-1		D	FOR AMP WORKS AND RELAY TESTING	08/Aug/2024	08:00	08/Aug/2024	18:00		PLANNED	Requested
109	RQ184422	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTOORGARH(RS) (PG) CKT-2		D	For Rectification of Shutdown nature defect	07/Aug/2024	08:00	07/Aug/2024	18:00		PLANNED	Requested
110	RQ184421	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTOORGARH(RS) (PG) CKT-1		D	For Rectification of Shutdown nature defect	06/Aug/2024	08:00	06/Aug/2024	18:00		PLANNED	Requested
111	RQ184423	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1		D	For Rectification of Shutdown nature defect	05/Aug/2024	08:00	05/Aug/2024	18:00		PLANNED	Requested
112	RQ184477	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KURUKSHETRA(PG)-SALEMPUR(HV) (HVPNL) CKT-1		D	FOR AMP WORKS AND RELAY TESTING	04/Aug/2024	08:00	04/Aug/2024	18:00		PLANNED	Requested
113	RQ184407	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-MAU(HV) (HVPNL) CKT-1		C	FOR NCRTC DIVERSION WORK	01/Aug/2024	09:00	10/Aug/2024	18:30	OWNER - HVPNL Both lines and should be shutdown simultaneously	PLANNED	Requested
114	RQ184406	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-HSIDC BAWAL(HV) (HVPNL) CKT-1		C	FOR NCRTC DIVERSION WORK	01/Aug/2024	09:00	10/Aug/2024	18:30		PLANNED	Requested
115	RQ184457	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_C(NP)-ANTA(NT) (PG) CKT-1		C	NHAI Diversion work	01/Aug/2024	08:00	10/Aug/2024	18:00	Timely requirement of S/D	PLANNED	Requested
116	RQ184456	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2		C	NHAI Diversion work	01/Aug/2024	08:00	10/Aug/2024	18:00	Timely requirement of S/D	PLANNED	Requested
117	RQ184455	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1		C	NHAI Diversion work	01/Aug/2024	08:00	10/Aug/2024	18:00	Timely requirement of S/D	PLANNED	Requested
118	RQ184250	OCC_221	stuup_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SAHUPURI(UP)-KARAMNANA(BS) (UP) CKT-1	UPPTCL	C	* Lilo of 132kv sahpuri karmnasa line at 132kv s/s chandauli as per >X agreement no 243ETC-(V)T-46/2022-23 date28.03.2023	05/Aug/2024	08:00	09/Aug/2024	17:00		PLANNED	Requested
119	RQ184441	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1		D	For attending S/D nature defects	30/Aug/2024	08:00	31/Aug/2024	18:00	DEFECT RECTIFICATION WORK	PLANNED	Requested

120	RQ184442	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2		D	For attending S/D nature defects	28/Aug/2024	08:00	29/Aug/2024	18:00	DEFECT RECTIFICATION WORK	PLANNED	Requested	
121	RQ184468	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KOTPUTLI(PG)-MANOHARPUR(RS) (RS) CKT-1		D	For Relay Testing and CoE Audit Compliance	27/Aug/2024	09:00	27/Aug/2024	18:00	For Relay Testing and CoE Audit Compliance	PLANNED	Requested	
122	RQ184437	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1		D	AMP OF LINE EQUIPMENTS	25/Aug/2024	09:00	25/Aug/2024	17:00	AMP OF LINE EQUIPMENTS & Rectification of CoE Audit point	PLANNED	Requested	
123	RQ184402	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FARIDABAD(NT)-PALLA(HV) (PG) CKT-1		D	For attending S/D nature defects	24/Aug/2024	09:00	24/Aug/2024	18:00	Non auto mode of other parallel ckts from both ends required.	PLANNED	Requested	
124	RQ184440	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-KOTA (PG) CKT-1		D	For attending S/D nature defects	22/Aug/2024	08:00	23/Aug/2024	18:00	DEFECT RECTIFICATION WORK	PLANNED	Requested	
125	RQ184401	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FARIDABAD SEC-58 (HV)-SAMAYPUR(BB) (PG) CKT-2		D	For attending S/D nature defects	20/Aug/2024	09:00	20/Aug/2024	18:00	Non auto mode of other parallel ckts from both ends required.	PLANNED	Requested	
126	RQ184444	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2		D	For attending S/D nature defects	20/Aug/2024	08:00	21/Aug/2024	18:00	DEFECT RECTIFICATION WORK	PLANNED	Requested	
127	RQ184462	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-2		C	Shifting of Tower 79 to new Location	15/Aug/2024	08:00	25/Aug/2024	18:00	Shifting of Tower 79 to new Location	PLANNED	Requested	
128	RQ184403	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHAGARH (PG) CKT-1		D	For attending S/D nature defects	12/Aug/2024	09:00	12/Aug/2024	18:00		PLANNED	Requested	
129	RQ184443	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1		D	For attending S/D nature defects	12/Aug/2024	08:00	13/Aug/2024	18:00	DEFECT RECTIFICATION WORK	PLANNED	Requested	
130	RQ184405	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHAGARH (PG) CKT-2		D	For attending S/D nature defects	09/Aug/2024	09:00	09/Aug/2024	18:00	Non auto mode of other parallel ckts from both ends required.	PLANNED	Requested	
131	RQ184391	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGARH(PG)-KABULPUR(HV) (PG) CKT-1		D	For attending S/D nature defects	09/Aug/2024	08:00	09/Aug/2024	18:00	To attend SD nature defects	PLANNED	Requested	
132	RQ184434	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-3		D	Relay Testing	08/Aug/2024	08:00	08/Aug/2024	17:00	Relay Testing and AMP of Line equipment	PLANNED	Requested	
133	RQ184439	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-2		D	For attending S/D nature defects	08/Aug/2024	08:00	09/Aug/2024	18:00	DEFECT RECTIFICATION WORK	PLANNED	Requested	
134	RQ184433	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-2		D	Relay Testing	07/Aug/2024	08:00	07/Aug/2024	17:00	Relay Testing and AMP of Line equipment	PLANNED	Requested	
135	RQ184392	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGTB(DTL)-BAHADURGARH(PG) (PG) CKT-1		D	For attending S/D nature defects	07/Aug/2024	08:00	07/Aug/2024	18:00	To attend SD nature defects	PLANNED	Requested	
136	RQ184404	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHAGARH (PG) CKT-1		D	For attending S/D nature defects	06/Aug/2024	09:00	06/Aug/2024	18:00	Non auto mode of other parallel ckts from both ends required.	PLANNED	Requested	
137	RQ184436	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-NEEMRANA (PG) CKT-2		D	Relay Testing	06/Aug/2024	08:00	06/Aug/2024	17:00	Relay Testing and AMP of Line equipment	PLANNED	Requested	
138	RQ184438	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-1		D	For attending S/D nature defects	06/Aug/2024	08:00	07/Aug/2024	18:00	DEFECT RECTIFICATION WORK	PLANNED	Requested	
139	RQ184435	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-NEEMRANA (PG) CKT-1		D	Relay Testing	05/Aug/2024	08:00	05/Aug/2024	17:00	Relay Testing and AMP of Line equipment	PLANNED	Requested	
140	RQ184396	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1		D	For attending S/D nature defects	05/Aug/2024	08:00	05/Aug/2024	18:00	To attend SD nature defects	PLANNED	Requested	
141	RQ184393	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGTB(DTL)-BHIWANI(PG) (PG)		D	For attending S/D nature defects	01/Aug/2024	08:00	02/Aug/2024	18:00	To attend SD nature defects	PLANNED	Requested	
142	RQ184362	OCC_221	stuup_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-1		D	Construction of 765kV S/C (Quad) Mainpuri, Bara Ckt-1 Transmission line, 765 kv S/C (Quad) Mainpuri, Unnao Transmission line & 400 kv D/C (Quad) Tanda-Gonda Transmission line	20/Aug/2024	09:00	20/Aug/2024	18:00		PLANNED	Requested	
143	RQ184886	OCC_221	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-2		D	Jumper replacement work at 581,655,741 by Allahabad TLM	06/Aug/2024	09:00	06/Aug/2024	18:00		PLANNED	Requested	
144	RQ184885	OCC_221	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-1		D	Jumper replacement work at 581,655,759. by Allahabad TLM	05/Aug/2024	09:00	05/Aug/2024	18:00		PLANNED	Requested	
145	RQ184491	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-2		D	Stringing of 765 kv D/C Khetri-Narela TL	29/Aug/2024	07:00	31/Aug/2024	19:00	4-5	PLANNED	Requested	
146	RQ184490	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1		D	Stringing of 765 kv D/C Khetri-Narela TL	29/Aug/2024	07:00	31/Aug/2024	19:00	4-5	PLANNED	Requested	
147	RQ184378	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-2		D	Installation of Bird Diverter	16/Aug/2024	08:00	31/Aug/2024	18:00	Other ckt will be in Non auto mode	PLANNED	Requested	
148	RQ184377	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2		D	Installation of Bird Diverter	16/Aug/2024	08:00	31/Aug/2024	18:00	Other ckt will be in Non auto mode	PLANNED	Requested	
149	RQ184379	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-2		D	Installation of Bird Diverter	16/Aug/2024	08:00	31/Aug/2024	18:00	Other ckt will be in Non auto mode	PLANNED	Requested	
150	RQ184380	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-2		D	Installation of Bird Diverter	16/Aug/2024	08:00	31/Aug/2024	18:00	Other ckt will be in Non auto mode	PLANNED	Requested	
151	RQ184383	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-2		D	COE audit observation & attending defects	08/Aug/2024	08:00	08/Aug/2024	18:00	Line with respective LR shutdown required	PLANNED	Requested	
152	RQ184382	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-1		D	COE audit observation & attending defects	07/Aug/2024	08:00	07/Aug/2024	18:00	Line with respective LR shutdown required	PLANNED	Requested	

153	RQ184371	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-1		D	Installation of Bird Diverter	01/Aug/2024	08:00	15/Aug/2024	18:00	Other ckt will be in Non auto mode	PLANNED	Requested	
154	RQ184372	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-1		D	Installation of Bird Diverter	01/Aug/2024	08:00	15/Aug/2024	18:00	Other ckt will be in Non auto mode	PLANNED	Requested	
155	RQ184373	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1		D	Installation of Bird Diverter	01/Aug/2024	08:00	15/Aug/2024	18:00	Other ckt will be in Non auto mode	PLANNED	Requested	
156	RQ184370	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1		D	Installation of Bird Diverter	01/Aug/2024	08:00	15/Aug/2024	18:00	Other ckt will be in Non auto mode	PLANNED	Requested	
157	RQ185169	OCC_221	slcrrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-2		D	Required alongwith 240 MVAR line reactor at Anta end For attending R-Phase defective circuit breaker of 765 KV Line Reactor Bank-2 by deputation of service engineer of M/s GE. Shutdown of line required due to heavy induction from line.(At present , the Spare Reactor is in operation in place of R-Phase Reactor of 765 KV Line Reactor Bank-2 due to defective circuit breaker of R-Phase of Line Reactor Bank-2)	28/Aug/2024	08:00	29/Aug/2024	18:00		PLANNED	Requested	
158	RQ184671	OCC_221	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-HAPUR (UP) CKT-1	RRVPNL	C	For annual maintenance & Testing	23/Aug/2024	09:00	23/Aug/2024	15:00		PLANNED	Requested	
159	RQ185060	OCC_221	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV OBRA_C_TPS-UNNAO (UP)	UPPTCL	C	Installation of SAMAST Energy Meter at Unnao end	13/Aug/2024	08:00	13/Aug/2024	14:00		PLANNED	Requested	
160	RQ185061	OCC_221	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANPARA_C(LAN)-UNNAO(UP) (UP) CKT-1	UPPTCL	C	Installation of SAMAST Energy Meter at Unnao end	12/Aug/2024	08:00	12/Aug/2024	14:00		PLANNED	Requested	
161	RQ184730	OCC_221	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-2		D	Installation of Counter weight in Gantry-1 Tower of 765KV Orai-Gwalior line at Orai End. Shutdown of 765KV Orai-Gwalior line required along with simultaneous shutdown of 765KV Orai-Alligarh -2 (as below Gwalior Gantry Tower, Alligarh-2 Line Reactor 765KV Bushing is falling.	23/Aug/2024	08:00	23/Aug/2024	18:00		PLANNED	Requested	
162	RQ184820	OCC_221	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-MEERUT (PG) CKT-1	POWERGRID	D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work)	22/Aug/2024	08:00	23/Aug/2024	18:00	Kindly approve.	PLANNED	Requested	
163	RQ184701	OCC_221	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-1	POWERGRID	D	S/D REQUIRED FOR RECTIFICATION OF SD NATURE DEFECTS	20/Aug/2024	09:00	20/Aug/2024	18:00	Kindly approve.	PLANNED	Requested	
164	RQ185081	OCC_221	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-3	POWERGRID	D	AMP Work	13/Aug/2024	09:00	13/Aug/2024	18:00		PLANNED	Requested	
165	RQ184699	OCC_221	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-2	POWERGRID	D	Rectification od Shutdown nature defects by Agra group	12/Aug/2024	09:00	12/Aug/2024	18:00		PLANNED	Requested	
166	RQ184702	OCC_221	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-2	POWERGRID	D	S/D REQUIRED FOR RECTIFICATION OF SD NATURE DEFECTS	08/Aug/2024	09:00	08/Aug/2024	18:00	Kindly approve.	PLANNED	Requested	
167	RQ184284	OCC_221	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-1	POWERGRID	D	Construction of 765KV S/C (Quad) Mainpuri, Bara Ckt-1 Transmission line, 765 KV S/C (Quad) Mainpuri, Unnao Transmission line & 400 kv D/C (Quad) Tanda-Gonda Transmission line	07/Aug/2024	09:00	07/Aug/2024	18:00		PLANNED	Requested	
168	RQ184945	OCC_221	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-JHATIKARA (PG) CKT-1	POWERGRID	D	Rectification of Shutdown nature defects	06/Aug/2024	10:00	06/Aug/2024	18:00		PLANNED	Requested	
169	RQ184887	OCC_221	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-JHATIKARA (PG) CKT-1	POWERGRID	D	Rectification of Shutdown nature defects	05/Aug/2024	10:00	05/Aug/2024	18:00		PLANNED	Requested	
170	RQ184703	OCC_221	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-BHIWANI (PG) CKT-1	POWERGRID	D	S/D REQUIRED FOR RECTIFICATION OF SD NATURE DEFECTS	03/Aug/2024	09:00	03/Aug/2024	18:00	Kindly approve.	PLANNED	Requested	
171	RQ184936	OCC_221	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-FATEHPUR (PG) CKT-1	POWERGRID	D	SHUTDOWN NATURE DEFECTS RECTIFICATION WORK	03/Aug/2024	08:00	03/Aug/2024	18:00		PLANNED	Requested	
172	RQ184715	OCC_221	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-FATEHPUR (PG) CKT-1	POWERGRID	D	For rectification of shutdown nature defect of transmission line by Varanasi TLM	02/Aug/2024	08:00	02/Aug/2024	18:00		PLANNED	Requested	
173	RQ184698	OCC_221	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-1	POWERGRID	D	AMP of LINE BAY EQUIPMENT	01/Aug/2024	09:00	01/Aug/2024	18:00		PLANNED	Requested	
174	RQ185234	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-2	PFTL	D	For ladder logic and interlock checking for spare reactor commissioning	18/Aug/2024	15:00	22/Aug/2024	23:00		PLANNED	Requested	
175	RQ185233	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1	PFTL	D	Attending shutdown nature defects by Khetri group & For ladder logic and interlock checking for spare reactor commissioning	11/Aug/2024	15:00	15/Aug/2024	23:00		PLANNED	Requested	
176	RQ184363	OCC_221	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-GHATAMPUR_TPS(UP) (GTL) CKT-1	GTL	D	For 63 Mvar spare reactor spare changeover activity at Fatehabad(Agra) end.	13/Aug/2024	10:00	13/Aug/2024	14:00		PLANNED	Requested	
177	RQ184364	OCC_221	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-GR.NOIDA_2(UPC) (GTL) CKT-1	GTL	D	For 80 Mvar spare reactor changeover activity at Fatehabad(Agra) end and line rectification work	12/Aug/2024	10:00	12/Aug/2024	14:00		PLANNED	Requested	
178	RQ185229	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-2	POWERGRID, FBTL	D	For ladder logic and interlock checking for spare reactor commissioning	08/Aug/2024	15:00	12/Aug/2024	23:00		PLANNED	Requested	
179	RQ185228	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1	POWERGRID, FBTL	D	For ladder logic and interlock checking for spare reactor commissioning	03/Aug/2024	15:00	07/Aug/2024	23:00		PLANNED	Requested	

180	RQ185153	OCC_221	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1	PAPTL	D	Maintenance line bay Equipments i.e. CVT, WT & line Isolator.	05/Aug/2024	08:00	05/Aug/2024	18:00			PLANNED	Requested	
181	RQ184957	OCC_221	slidcrs_sd	BUS	765KV BUS 2 AT PHAGI(RS)	RRVFNL	D	Replacement of CU Relay	24/Aug/2024	08:00	24/Aug/2024	18:00			PLANNED	Requested	
182	RQ184956	OCC_221	slidcrs_sd	BUS	765KV BUS 1 AT PHAGI(RS)	RRVFNL	D	Replacement of CU Relay	22/Aug/2024	08:00	22/Aug/2024	18:00			PLANNED	Requested	
183	RQ185257	OCC_221	cpcc1_sd	BUS	765 KV FATEHGARH_II(PG) - BUS 1		D	Jumpering and bay extension work by M/s TATA for TBCB package SS-01, SS-63 A1 & B1, commissioning works of Bus bar integration work of bay extensions	15/Aug/2024	17:00	28/Aug/2024	23:00			PLANNED	Requested	
184	RQ184852	OCC_221	cpcc3_sd	BUS	765KV BUS 2 AT LUCKNOW_2(PG)	POWERGRID	D	for amp work	05/Aug/2024	08:00	05/Aug/2024	18:00			PLANNED	Requested	
185	RQ184850	OCC_221	cpcc3_sd	BUS	765KV BUS 2 AT FATEHPUR(PG)	POWERGRID	D	AMP & Bus-bar Tightening work.	02/Aug/2024	08:00	02/Aug/2024	18:00			PLANNED	Requested	
186	RQ185258	OCC_221	cpcc1_sd	BUS	765 KV FATEHGARH_II(PG) - BUS 2		D	Jumpering and bay extension work by M/s TATA for TBCB package SS-01, SS-63 A1 & B1, commissioning works of Bus bar integration work of bay extensions	01/Aug/2024	17:00	14/Aug/2024	23:00			PLANNED	Requested	
187	RQ184851	OCC_221	cpcc3_sd	BUS	765KV BUS 1 AT LUCKNOW_2(PG)	POWERGRID	D	for amp work	01/Aug/2024	08:00	01/Aug/2024	18:00			PLANNED	Requested	
188	RQ184849	OCC_221	cpcc3_sd	BUS	765KV BUS 1 AT FATEHPUR(PG)	POWERGRID	D	AMP & Bus-bar Tightening work.	01/Aug/2024	08:00	01/Aug/2024	18:00			PLANNED	Requested	
189	RQ184584	OCC_221	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 2		D	Jumpering for Bay Extension and LBB Testing under package for Augmentation with 765/400kv, 1x1500MVA transformer (4th) at Bhadla-II PS implementation as per 6th meeting of National Committee on Transmission held on 30.09.2019	05/Aug/2024	17:00	08/Aug/2024	23:00			PLANNED	Requested	
190	RQ184583	OCC_221	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 1		D	Jumpering for Bay Extension and LBB Testing under package for Augmentation with 765/400kv, 1x1500MVA transformer (4th) at Bhadla-II PS implementation as per 6th meeting of National Committee on Transmission held on 30.09.2019	01/Aug/2024	17:00	04/Aug/2024	23:00			PLANNED	Requested	
191	RQ185050	OCC_221	stuup_sd	BUS	765 KV GHATAMPUR_TPS(UP) - BUS 2		C	The Element is already under shutdown as approved at 213th, 214th, 215th, 216th, 217th, 218th, 219th & 220th OCC meeting. Requested to extend the shutdown upto 31.08.2024 to complete the Erection activities of Gas Insulated Busduct associated with Main Bus 2	01/Aug/2024	17:00	31/Aug/2024	17:00	However it is being planned to charge the Bus on earlier date as per the requirement of Unit		PLANNED	Requested	
192	RQ185049	OCC_221	stuup_sd	BUS	765 KV GHATAMPUR_TPS(UP) - BUS 1		C	The Element is already under shutdown as approved at 213th, 214th, 215th, 216th, 217th, 218th, 219th & 220th OCC meeting. Requested to extend the shutdown upto 31.08.2024 to complete the Erection activities of Gas Insulated Busduct associated with Main Bus 1	01/Aug/2024	00:00	31/Aug/2024	17:00	However it is being planned to charge the Bus on earlier date as per the requirement of Unit		PLANNED	Requested	
193	RQ185273	OCC_221	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG)	POWERGRID	D	Ladder logic commissioning with spare reactor logic scheme checking	20/Aug/2024	17:00	25/Aug/2024	23:00			PLANNED	Requested	
194	RQ184987	OCC_221	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV KOTESHWAR(PG)	POWERGRID	D	For implementation of updated mechanical protection settings.	19/Aug/2024	08:00	20/Aug/2024	18:00			PLANNED	Requested	
195	RQ185274	OCC_221	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG)	POWERGRID	D	Ladder logic commissioning with spare reactor logic scheme checking	15/Aug/2024	17:00	19/Aug/2024	23:00			PLANNED	Requested	
196	RQ185269	OCC_221	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 @FATEHGARH_II(PG)	POWERGRID	D	Ladder logic commissioning with spare reactor logic scheme checking	23/Aug/2024	08:00	28/Aug/2024	18:00			PLANNED	Requested	
197	RQ185268	OCC_221	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1 @FATEHGARH_II(PG)	POWERGRID	D	Ladder logic commissioning with spare reactor logic scheme checking	20/Aug/2024	17:00	25/Aug/2024	23:00			PLANNED	Requested	
198	RQ184644	OCC_221	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-2 @BIKANER(PG)	POWERGRID	D	for amp work	16/Aug/2024	08:00	16/Aug/2024	18:00			PLANNED	Requested	
199	RQ184643	OCC_221	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-1 @BIKANER(PG)	POWERGRID	D	for amp work	14/Aug/2024	08:00	14/Aug/2024	18:00			PLANNED	Requested	

200	RQ184642	OCC_221	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-2 @AJMER(PG)	POWERGRID	D	COE audit observation compliance	06/Aug/2024	08:00	06/Aug/2024	18:00			PLANNED	Requested	
201	RQ184641	OCC_221	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-1 @AJMER(PG)	POWERGRID	D	COE audit observation compliance	05/Aug/2024	08:00	05/Aug/2024	18:00			PLANNED	Requested	
202	RQ185272	OCC_221	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 @FATEHGARH_II(PG)	POWERGRID	D	AMP works	04/Aug/2024	17:00	06/Aug/2024	23:00			PLANNED	Requested	
203	RQ185271	OCC_221	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_II(PG)	PFTL	D	AMP works	06/Aug/2024	17:00	08/Aug/2024	23:00			PLANNED	Requested	
204	RQ185270	OCC_221	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PFTL) CKT-1 @FATEHGARH_II(PG)	PFTL	D	AMP works	05/Aug/2024	08:00	07/Aug/2024	18:00			PLANNED	Requested	
205	RQ185267	OCC_221	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (POWERGRID BHADLA TRANSMISSION LIMITED (PBTSL) CKT-3 @FATEHGARH_II(PG)	PBTSL	D	For final testing/fine tuning of CSD Relay of 765KV Reactor	01/Aug/2024	08:00	31/Aug/2024	18:00	Kindly note that, during fine tuning of CSD, 4 to 5 on load operations of Reactor will be done from each bay		PLANNED	Requested	
206	RQ185266	OCC_221	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (POWERGRID BHADLA TRANSMISSION LIMITED (PBTSL) CKT-4 @FATEHGARH_II(PG)	PBTSL	D	For final testing/fine tuning of CSD Relay of 765KV Reactor	01/Aug/2024	08:00	31/Aug/2024	18:00	Kindly note that, during fine tuning of CSD, 4 to 5 on load operations of Reactor will be done from each bay		PLANNED	Requested	
207	RQ185287	OCC_221	cpcc1_sd	BAY	715 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	AMP works	21/Aug/2024	15:00	22/Aug/2024	23:00			PLANNED	Requested	
208	RQ185286	OCC_221	cpcc1_sd	BAY	718 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 (POWERGRID)	POWERGRID	D	AMP works	19/Aug/2024	15:00	20/Aug/2024	23:00			PLANNED	Requested	
209	RQ185285	OCC_221	cpcc1_sd	BAY	716 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	AMP works	17/Aug/2024	15:00	18/Aug/2024	23:00			PLANNED	Requested	
210	RQ185284	OCC_221	cpcc1_sd	BAY	717 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG) (POWERGRID) AND 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	AMP works	15/Aug/2024	15:00	16/Aug/2024	23:00			PLANNED	Requested	
211	RQ185283	OCC_221	cpcc1_sd	BAY	713 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWERGRID	D	AMP works	13/Aug/2024	15:00	14/Aug/2024	23:00			PLANNED	Requested	
212	RQ185282	OCC_221	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG) (POWERGRID) AND 240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG) AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	AMP works	11/Aug/2024	15:00	12/Aug/2024	23:00			PLANNED	Requested	
213	RQ185281	OCC_221	cpcc1_sd	BAY	707 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWERGRID	D	AMP works	09/Aug/2024	15:00	10/Aug/2024	23:00			PLANNED	Requested	
214	RQ184882	OCC_221	cpcc3_sd	BAY	706 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT LUCKNOW_2(PG) (POWERGRID)	POWERGRID	D	AMP TESTING OF CB, CT, Cleaning & tightening wor	09/Aug/2024	09:00	09/Aug/2024	18:00			PLANNED	Requested	

215	RQ185280	OCC_221	cpcc1_sd	BAY	712 MAIN BAY - 765 KV FATEHGARH_JI-BHADLA (PG) CKT-1 (POWERGRID) AT 765 KV FATEHGARH_JI(PG)	POWERGRID	D	AMP works	07/Aug/2024	17:00	08/Aug/2024	22:00		PLANNED	Requested
216	RQ184881	OCC_221	cpcc3_sd	BAY	708 TIE BAY - 765KV LUCKNOW_2-BAREILLY (PG) CKT-1 AND 240 MVAR BUS REACTOR NO 1 AT 765KV LUCKNOW_2(PG)	POWERGRID	D	amp of CB, CT, Cleaning & tightening work	07/Aug/2024	09:00	07/Aug/2024	18:00		PLANNED	Requested
217	RQ184926	OCC_221	cpcc2_sd	BAY	709 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT MOGA(PG)	POWERGRID	D	Replacement of SF6 Density Monitor of CB	07/Aug/2024	08:00	07/Aug/2024	18:00	Kindly approve.	PLANNED	Requested
218	RQ185279	OCC_221	cpcc1_sd	BAY	712R MAIN BAY - 240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_JI-BHADLA (PG) CKT-1 @FATEHGARH_JI(PG) (POWERGRID) AT 765 KV FATEHGARH_JI(PG)	POWERGRID	D	AMP works	05/Aug/2024	15:00	06/Aug/2024	23:00		PLANNED	Requested
219	RQ184925	OCC_221	cpcc2_sd	BAY	707 MAIN BAY - 765KV MOGA-MEERUT (PG) CKT-1 AT MOGA(PG)	POWERGRID	C	Attending SF6 Leakage in CB (B-ph)	04/Aug/2024	08:00	06/Aug/2024	18:00	Kindly approve.	PLANNED	Requested
220	RQ185278	OCC_221	cpcc1_sd	BAY	708 TIE BAY - 765 KV FATEHGARH_JI-BHADLA (PG) CKT-2 (POWERGRID) AND 240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_JI(PG) AT 765 KV FATEHGARH_JI(PG) (POWERGRID)	POWERGRID	D	AMP works	03/Aug/2024	15:00	04/Aug/2024	23:00		PLANNED	Requested
221	RQ185277	OCC_221	cpcc1_sd	BAY	720 TIE BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_JI(PG) (POWERGRID) AND 765 KV BHADLA_2 (PG)-FATEHGARH_JI(PG) (PFTL) CKT-1 AT 765 KV FATEHGARH_JI(PG) (POWERGRID)	POWERGRID	D	AMP works	01/Aug/2024	15:00	02/Aug/2024	23:00		PLANNED	Requested
222	RQ185182	OCC_221	slcds_sd	BAY	706-52T TIE BAY - 765/400 KV 1500 MVA ICT 3 AT ANTA(RS) (RRVPNL) AND FUTURE AT 765 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly Maintenance work	21/Aug/2024	08:00	21/Aug/2024	18:00		PLANNED	Requested
223	RQ185189	OCC_221	slcds_sd	BAY	706-52B MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly Maintenance work	20/Aug/2024	08:00	20/Aug/2024	18:00		PLANNED	Requested
224	RQ185184	OCC_221	slcds_sd	BAY	705-52T TIE BAY - 765/400 KV 1500 MVA ICT 2 AT ANTA(RS) (RRVPNL) AND 240 MVAR LR ON ANTA-PHAGI (RS) CKT-2 @ANTA(RS) AT 765 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly Maintenance work	16/Aug/2024	08:00	16/Aug/2024	18:00		PLANNED	Requested
225	RQ185188	OCC_221	slcds_sd	BAY	705-52B MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly Maintenance work	13/Aug/2024	08:00	13/Aug/2024	18:00		PLANNED	Requested
226	RQ185185	OCC_221	slcds_sd	BAY	704-52A MAIN BAY - 765 KV ANTA-PHAGI (RS) CKT-1 (RRVPNL) AT 765KV ANTA(RS)	RRVPNL	D	Quarterly Maintenance work	12/Aug/2024	08:00	12/Aug/2024	18:00		PLANNED	Requested
227	RQ185180	OCC_221	slcds_sd	BAY	70252B MAIN BAY - 765/400KV 1500 MVA ICT 2 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	07/Aug/2024	08:00	07/Aug/2024	18:00		PLANNED	Requested
228	RQ185186	OCC_221	slcds_sd	BAY	704-52T TIE BAY - 765/400 KV 1500 MVA ICT 1 AT ANTA(RS) (RRVPNL) AND 765 KV ANTA-PHAGI (RS) CKT-1 AT 765 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly Maintenance work	06/Aug/2024	08:00	06/Aug/2024	18:00		PLANNED	Requested
229	RQ185187	OCC_221	slcds_sd	BAY	704-52B MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly Maintenance work	05/Aug/2024	08:00	05/Aug/2024	18:00		PLANNED	Requested
230	RQ185181	OCC_221	slcds_sd	BAY	70152B MAIN BAY - 765/400KV 1500 MVA ICT 1 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	02/Aug/2024	08:00	02/Aug/2024	18:00		PLANNED	Requested
231	RQ185183	OCC_221	slcds_sd	BAY	705-52A MAIN BAY - 765 KV ANTA-PHAGI (RS) CKT-2 (RRVPNL) AT 765KV ANTA(RS)	RRVPNL	D	Quarterly Maintenance work	02/Aug/2024	08:00	02/Aug/2024	18:00		PLANNED	Requested

232	RQ184658	OCC_221	stuup_sd	BAY	705 TIE BAY - 765 KV GR.NOIDA_2(UPC)-MAINPURI (UP) CKT-1 AND 765/400 KV 1500 MVA ICT 2 AT GR.NOIDA_2(UPC) AT 765 KV GR.NOIDA_2(UPC)	UPPTCL	C	For annual maintenance & Testing	12/Aug/2024	09:00	12/Aug/2024	15:00			PLANNED	Requested
233	RQ184657	OCC_221	stuup_sd	BAY	704 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT GR.NOIDA_2(UPC)	UPPTCL	C	For annual maintenance & Testing	10/Aug/2024	09:00	10/Aug/2024	15:00			PLANNED	Requested
234	RQ185066	OCC_221	slidcup_sd	BAY	708 TIE BAY - 189 MVAR BUS REACTOR NO 1 AT 765KV UNNAO(UP) (UPPTCL) AND FUTURE AT 765 KV UNNAO(UP) (UPPTCL)	UPPTCL	C	Testing of protection with Main Bay of Mainpuri line	05/Aug/2024	09:00	08/Aug/2024	17:00	189MVar Bus Reactor charged through Main Bay		PLANNED	Requested
235	RQ185070	OCC_221	slidcup_sd	BAY	707 MAIN BAY - 765 KV UNNAO-MAINPURI (UP) CKT-1 (UPPTCL) AT 765 KV UNNAO(UP)	UPPTCL	C	Testing of Tan Delta and CT Ratio(Line CT,Reactor CT and Bay CT) & Timing,DCRM Testing of circuit Breaker including Tan Delta Testing of Grading Capacitor Of 765kv Mainpuri line bay in the view of charging of Mainpuri line.	05/Aug/2024	09:00	08/Aug/2024	17:00			PLANNED	Requested
236	RQ185053	OCC_221	stuup_sd	BAY	801 MAIN BAY - 765 KV AGRA FATEHBAD(UP)-GHATAMPUR_TPS(UP) (GTL) CKT-1 (NUPPL) AT 765 KV GHATAMPUR_TPS(UP)	NUPPL	C	The Element is already under shutdown as approved at 213th, 214th, 215th, 216th, 217th, 218th, 219th & 220th OCC meeting. Requested to extend the shutdown upto 31.08.2024 to complete the Erection activities of Gas Insulated Busduct associated with Main Bus 1	01/Aug/2024	17:00	31/Aug/2024	17:00	However it is being planned to charge the Bus on earlier date as per the requirement of Unit		PLANNED	Requested
237	RQ185051	OCC_221	stuup_sd	BAY	802 TIE BAY - 765 KV AGRA FATEHBAD(UP)-GHATAMPUR_TPS(UP) (GTL) CKT-1 (NUPPL) AND 765 KV HAPUR(UP)-GHATAMPUR_TPS(UP) (GTL) CKT-1 AT 765 KV GHATAMPUR_TPS(UP) (NUPPL)	NUPPL	C	The Element is already under shutdown as approved at 213th, 214th, 215th, 216th, 217th, 218th, 219th & 220th OCC meeting. Requested to extend the shutdown upto 31.08.2024 to complete the Erection activities of Gas Insulated Busduct associated with Main Bus 1	01/Aug/2024	17:00	31/Aug/2024	17:00	However it is being planned to charge the Bus on earlier date as per the requirement of Unit		PLANNED	Requested
238	RQ185052	OCC_221	stuup_sd	BAY	803 MAIN BAY - 765 KV HAPUR(UP)-GHATAMPUR_TPS(UP) (GTL) CKT-1 (NUPPL) AT 765 KV GHATAMPUR_TPS(UP)	NUPPL	C	The Element is already under shutdown as approved at 213th, 214th, 215th, 216th, 217th, 218th, 219th & 220th OCC meeting. Requested to extend the shutdown upto 31.08.2024 to complete the Erection activities of Gas Insulated Busduct associated with Main Bus 2	01/Aug/2024	17:00	31/Aug/2024	17:00	However it is being planned to charge the Bus on earlier date as per the requirement of Unit		PLANNED	Requested
239	RQ185111	OCC_221	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT RAMPUR_PRSTL (UP)	UPPTCL	C	SF6 GD Body replacement work	02/Sep/2024	09:00	03/Sep/2024	17:30			PLANNED	Requested
240	RQ185094	OCC_221	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT RAMPUR_PRSTL (UP)	UPPTCL	C	SF6 GD Body Replacement.	22/Aug/2024	08:00	23/Aug/2024	18:00			PLANNED	Requested
241	RQ184969	OCC_221	slidcrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT PHAGI(RS)	RRVFNL	D	Quarterly Maintenance work	30/Aug/2024	08:00	30/Aug/2024	18:00			PLANNED	Requested
242	RQ184874	OCC_221	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KANPUR_GIS(PG)	POWERGRID	D	AMP Work	23/Aug/2024	10:00	23/Aug/2024	18:00			PLANNED	Requested
243	RQ184871	OCC_221	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BAREILLY_2(PG)	POWERGRID	D	AMP Work	23/Aug/2024	09:30	23/Aug/2024	18:00			PLANNED	Requested
244	RQ184864	OCC_221	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT ALIGARH(PG)	POWERGRID	D	for amp work	22/Aug/2024	09:00	22/Aug/2024	18:00			PLANNED	Requested
245	RQ184870	OCC_221	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BAREILLY_2(PG)	POWERGRID	D	AMP Work	21/Aug/2024	09:30	21/Aug/2024	18:00			PLANNED	Requested
246	RQ185253	OCC_221	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 6 AT FATEHGARH_II(PG)	POWERGRID	D	For final testing/fine tuning of CSD Relay of 765KV ICT	20/Aug/2024	17:00	23/Aug/2024	23:00	Kindly note that, during fine tuning of CSD, 4 to 5 on laod operations of ICT will be done from each bay		PLANNED	Requested
247	RQ185242	OCC_221	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 6 AT FATEHGARH_II(PG)	POWERGRID	D	Ladder logic commissioning with spare ICT logic scheme checking. Commissioning of RTCC	20/Aug/2024	17:00	24/Aug/2024	23:00			PLANNED	Requested
248	RQ184863	OCC_221	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT ALIGARH(PG)	POWERGRID	C	AMP Work	20/Aug/2024	09:00	20/Aug/2024	18:00			PLANNED	Requested
249	RQ185252	OCC_221	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG)	POWERGRID	D	For final testing/fine tuning of CSD Relay of 765KV ICT	15/Aug/2024	17:00	18/Aug/2024	23:00	Kindly note that, during fine tuning of CSD, 4 to 5 on laod operations of ICT will be done from each bay		PLANNED	Requested
250	RQ185254	OCC_221	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 5 AT FATEHGARH_II(PG)	POWERGRID	D	For final testing/fine tuning of CSD Relay of 765KV ICT	15/Aug/2024	17:00	18/Aug/2024	23:00	Kindly note that, during fine tuning of CSD, 4 to 5 on laod operations of ICT will be done from each bay		PLANNED	Requested
251	RQ185241	OCC_221	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG)	POWERGRID	D	Ladder logic commissioning with spare ICT logic scheme checking. Commissioning of RTCC	15/Aug/2024	17:00	19/Aug/2024	23:00			PLANNED	Requested
252	RQ184927	OCC_221	cpcc2_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT MOGA(PG)	POWERGRID	D	For AMP works	14/Aug/2024	09:00	14/Aug/2024	16:00	Kindly approve.		PLANNED	Requested

253	RQ185236	OCC_221	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_III(PG)	POWERGRID	D	For final testing/fine tuning of CSD Relay of 765KV ICT	12/Aug/2024	16:00	15/Aug/2024	23:00	Kindly note that, during fine tuning of CSD, 4 to 5 on load operations of ICT will be done from each bay	PLANNED	Requested
254	RQ184985	OCC_221	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 4 AT KOTESHWAR(PG)	POWERGRID	D	For implementation of updated mechanical protection settings.	10/Aug/2024	08:00	11/Aug/2024	18:00		PLANNED	Requested
255	RQ184986	OCC_221	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 3 AT KOTESHWAR(PG)	POWERGRID	D	For implementation of updated mechanical protection settings.	08/Aug/2024	08:00	09/Aug/2024	18:00		PLANNED	Requested
256	RQ185255	OCC_221	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_III(PG)	POWERGRID	D	For Erection works of SS-63 A1 package 765 kv ICT-5 B phase unit	07/Aug/2024	17:00	12/Aug/2024	23:00		PLANNED	Requested
257	RQ185256	OCC_221	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 6 AT FATEHGARH_III(PG)	POWERGRID	D	For Erection works of SS-63 A1 package 765 kv ICT-5 B phase unit	07/Aug/2024	17:00	12/Aug/2024	23:00		PLANNED	Requested
258	RQ185142	OCC_221	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT AGRA(PG)	POWERGRID	D	AMP and relay testing Work	07/Aug/2024	09:00	07/Aug/2024	18:00		PLANNED	Requested
259	RQ185143	OCC_221	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT AGRA(PG)	POWERGRID	D	AMP and relay testing Work	06/Aug/2024	08:00	06/Aug/2024	17:00		PLANNED	Requested
260	RQ185008	OCC_221	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHPUR(PG)	POWERGRID	D	AMP, Relay testing	06/Aug/2024	08:00	06/Aug/2024	18:00		PLANNED	Requested
261	RQ184984	OCC_221	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 2 AT KOTESHWAR(PG)	POWERGRID	D	For implementation of updated mechanical protection settings.	05/Aug/2024	08:00	06/Aug/2024	18:00		PLANNED	Requested
262	RQ184983	OCC_221	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 1 AT KOTESHWAR(PG)	POWERGRID	D	For implementation of updated mechanical protection settings.	03/Aug/2024	08:00	04/Aug/2024	18:00		PLANNED	Requested
263	RQ184554	OCC_221	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BHADLA_2 (PG)		D	Jumping for Bay Extension under package for Augmentation with 765/400kv, 1x1500MVA transformer (4th) at Bhadla-II PS implementation as per 6th meeting of National Committee on Transmission held on 30.09.2019	05/Aug/2024	17:00	08/Aug/2024	23:00	AMP	PLANNED	Requested
264	RQ184553	OCC_221	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG)		D	AMP Work	03/Aug/2024	17:00	04/Aug/2024	23:00	AMP	PLANNED	Requested
265	RQ184552	OCC_221	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG)		D	AMP Work	01/Aug/2024	17:00	02/Aug/2024	23:00	AMP	PLANNED	Requested
266	RQ185213	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_III(PG)-JAISALMER(RS) (PRTL) CKT-2	PRTL	D	For Bay extension works, To avoid induction during movement of machinery, T&P.	31/Aug/2024	17:00	31/Aug/2024	23:00		PLANNED	Requested
267	RQ185214	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_III(PG)-JAISALMER(RS) (PRTL) CKT-1	PRTL	D	For Bay extension works, To avoid induction during movement of machinery, T&P.	30/Aug/2024	17:00	30/Aug/2024	23:00		PLANNED	Requested
268	RQ185211	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH_III(PG) (PRTL) CKT-2	PRTL	D	For Bay extension works, To avoid induction during movement of machinery, T&P.	29/Aug/2024	17:00	29/Aug/2024	23:00		PLANNED	Requested
269	RQ185210	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH_III(PG) (PRTL) CKT-1	PRTL	D	For Bay extension works, To avoid induction during movement of machinery, T&P.	28/Aug/2024	17:00	28/Aug/2024	22:00		PLANNED	Requested
270	RQ185227	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH_III(PG) (PRTL) CKT-2	PRTL	D	AMP of line /bay equipments	04/Aug/2024	15:00	06/Aug/2024	23:00		PLANNED	Requested
271	RQ185226	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH_III(PG) (PRTL) CKT-1	PRTL	D	AMP of line /bay equipments	01/Aug/2024	15:00	03/Aug/2024	23:00		PLANNED	Requested
272	RQ184812	OCC_221	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-MALEKOTLA (PG) CKT-1	POWERGRID	D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	31/Aug/2024	08:00	31/Aug/2024	18:00	Kindly approve.	PLANNED	Requested
273	RQ185062	OCC_221	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR (PG)	POWERGRID	D	Switchable IR Commissioning work Construction Pkg	29/Aug/2024	09:00	29/Aug/2024	18:00		PLANNED	Requested
274	RQ184815	OCC_221	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADR(NT)-KAITHAL(PG) (PG) CKT-1	POWERGRID	D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	29/Aug/2024	08:00	30/Aug/2024	18:00	Kindly approve.	PLANNED	Requested
275	RQ184705	OCC_221	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-3	POWERGRID	D	S/D REQUIRED FOR RECTIFICATION OF SD NATURE DEFECTS	28/Aug/2024	09:00	28/Aug/2024	18:00	Kindly approve.	PLANNED	Requested
276	RQ184821	OCC_221	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-BAWAN(A) (PG) CKT-1	POWERGRID	D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	27/Aug/2024	08:00	27/Aug/2024	18:00	Kindly approve.	PLANNED	Requested
277	RQ184664	OCC_221	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-NAKODAR(PG) (PG) CKT-1	POWERGRID	D	FOR ATTENDING SHUTDOWN NATURE DEFECTS	27/Aug/2024	08:00	27/Aug/2024	18:00	Kindly approve.	PLANNED	Requested
278	RQ184741	OCC_221	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-1	POWERGRID	C	06 nos LA retrofitment work at Kanpur end under ADD-CAP scheme	25/Aug/2024	08:00	26/Aug/2024	18:00		PLANNED	Requested
279	RQ185132	OCC_221	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	POWERGRID	D	AMP Work	24/Aug/2024	09:00	24/Aug/2024	18:00		PLANNED	Requested
280	RQ184347	OCC_221	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW(UP)-BAREILLY(PG) (PG) CKT-1	POWERGRID	C	* For Upgradation of Bus-Bar Protection Panel from E/M type to Numerical >X Type (Connection of CT Bus-Bar Protection Core, I	24/Aug/2024	09:00	24/Aug/2024	09:00		PLANNED	Requested
281	RQ184731	OCC_221	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH-WAGOORA (PG) CKT-1	POWERGRID	D	Rectification of S/D based defects of the line	24/Aug/2024	09:00	24/Aug/2024	18:00	Kindly approve.	PLANNED	Requested
282	RQ184308	OCC_221	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1	POWERGRID	C	TBC SAS INTEGRATION	24/Aug/2024	08:00	24/Aug/2024	18:00	LINE SHUTDOWN REQUIRED	PLANNED	Requested

283	RQ184722	OCC_221	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH(UP)-VARANASI(PG) (PG) CKT-2	POWERGRID	D	For rectification of shutdown nature defect of transmission line by Varanasi TLM	24/Aug/2024	08:00	24/Aug/2024	18:00		PLANNED	Requested	
284	RQ184726	OCC_221	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URLI_2(NH)-WAGOORA(PG) (PG) CKT-1	POWERGRID	D	Rectification of S/D based defects of the line	23/Aug/2024	09:00	23/Aug/2024	18:00	Kindly approve.	PLANNED	Requested	
285	RQ184349	OCC_221	stupu_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1	POWERGRID	C	* For Upgradation of Bus-Bar Protection Panel from E/M type to Numerical >X (Connection of CT Bus-Bar Protection Core, Interc	23/Aug/2024	09:00	23/Aug/2024	18:00		PLANNED	Requested	
286	RQ184704	OCC_221	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-2	POWERGRID	D	S/D REQUIRED FOR RECTIFICATION OF SD NATURE DEFECTS	23/Aug/2024	09:00	23/Aug/2024	18:00	Kindly approve.	PLANNED	Requested	
287	RQ184721	OCC_221	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH(UP)-VARANASI(PG) (PG) CKT-1	POWERGRID	D	For rectification of shutdown nature defect of transmission line by Varanasi TLM	23/Aug/2024	08:00	23/Aug/2024	18:00		PLANNED	Requested	
288	RQ184692	OCC_221	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-1	POWERGRID	D	FOR ATTENDING SHUTDOWN NATURE DEFECTS	22/Aug/2024	09:00	22/Aug/2024	13:00	Kindly approve.	PLANNED	Requested	
289	RQ184732	OCC_221	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH-WAGOORA (PG) CKT-2	POWERGRID	D	Rectification of S/D based defects of the line	22/Aug/2024	09:00	22/Aug/2024	18:00	Kindly approve.	PLANNED	Requested	
290	RQ184944	OCC_221	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-2	POWERGRID	D	Rectification of S/D nature defect by Bareilly TLM	22/Aug/2024	09:00	22/Aug/2024	18:00		PLANNED	Requested	
291	RQ184706	OCC_221	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-1	POWERGRID	D	AMP, Relay testing & Line Bay equipment tightening work by fatehpur	22/Aug/2024	08:00	22/Aug/2024	18:00		PLANNED	Requested	
292	RQ184755	OCC_221	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHAGARH (PG) CKT-1	POWERGRID	D	AMP of line bay equipment & AMP of non-switchable line reactor at Kanpur	22/Aug/2024	08:00	22/Aug/2024	18:00		PLANNED	Requested	
293	RQ185127	OCC_221	sliders_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1	POWERGRID	D	Quarterly Maintenance work.	22/Aug/2024	08:00	22/Aug/2024	18:00		PLANNED	Requested	
294	RQ184767	OCC_221	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-LUCKNOW_2 (PG) CKT-2	POWERGRID	D	AMP Work	21/Aug/2024	09:00	21/Aug/2024	18:00		PLANNED	Requested	
295	RQ184799	OCC_221	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA-PANCHKULA (PG) CKT-2	POWERGRID	D	S/D Required for installation of Pilot Insulator	21/Aug/2024	09:00	21/Aug/2024	18:00	Kindly approve.	PLANNED	Requested	
296	RQ184788	OCC_221	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-2	POWERGRID	D	Rectification of S/D nature defects by Bareilly TLM	21/Aug/2024	09:00	21/Aug/2024	18:00		PLANNED	Requested	
297	RQ184798	OCC_221	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA-PANCHKULA (PG) CKT-1	POWERGRID	D	A/R Non Auto Required	21/Aug/2024	09:00	21/Aug/2024	18:00	Kindly approve.	PLANNED	Requested	
298	RQ184663	OCC_221	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR-KURUKSHETRA (PG) CKT-1	POWERGRID	D	FOR ATTENDING SHUTDOWN NATURE DEFECTS	21/Aug/2024	08:00	21/Aug/2024	18:00	Kindly approve.	PLANNED	Requested	
299	RQ184306	OCC_221	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-RIHAND(NT) (PG) CKT-1	POWERGRID	C	TBC SAS INTEGRATION	21/Aug/2024	08:00	22/Aug/2024	18:00	LINE SHUTDOWN REQUIRED	PLANNED	Requested	
300	RQ185167	OCC_221	sliders_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-2	POWERGRID	D	Maintenance line bay Equipments i.e. CVT, WT & line Isolator.	21/Aug/2024	08:00	21/Aug/2024	18:00		PLANNED	Requested	
301	RQ184796	OCC_221	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA-PANCHKULA (PG) CKT-1	POWERGRID	D	S/D Required for installation of Pilot Insulator	20/Aug/2024	09:00	20/Aug/2024	18:00	Kindly approve.	PLANNED	Requested	
302	RQ184943	OCC_221	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-1	POWERGRID	D	Rectification of S/D nature defect by Bareilly TLM	20/Aug/2024	09:00	20/Aug/2024	18:00		PLANNED	Requested	
303	RQ184797	OCC_221	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA-PANCHKULA (PG) CKT-2	POWERGRID	D	A/R Non Auto Required	20/Aug/2024	09:00	20/Aug/2024	18:00	Kindly approve.	PLANNED	Requested	
304	RQ184817	OCC_221	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-2	POWERGRID	D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	20/Aug/2024	08:00	20/Aug/2024	18:00	Kindly approve.	PLANNED	Requested	
305	RQ184707	OCC_221	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-2	POWERGRID	D	AMP, Relay testing & Line Bay equipment tightening work by Fatehpur	20/Aug/2024	08:00	20/Aug/2024	18:00		PLANNED	Requested	
306	RQ184766	OCC_221	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-LUCKNOW_2 (PG) CKT-1	POWERGRID	D	AMP Work	19/Aug/2024	10:00	19/Aug/2024	18:00		PLANNED	Requested	
307	RQ184787	OCC_221	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-1	POWERGRID	D	Rectification of S/D nature defects by Bareilly TLM	19/Aug/2024	09:00	19/Aug/2024	18:00		PLANNED	Requested	
308	RQ184305	OCC_221	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-3	POWERGRID	C	ALD-03 SAS INTEGRATION	19/Aug/2024	08:00	20/Aug/2024	18:00	LINE SHUTDOWN REQUIRED	PLANNED	Requested	
309	RQ185091	OCC_221	slidcup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-1	POWERGRID	C	Construction of 765kV S/C (Quad) Mainpuri, Bara Ckt-1 Transmission line, 765 kV S/C (Quad) Mainpuri, Unnao Transmission line & 400 kV D/C (Quad) Tanda-Gonda Transmission line	17/Aug/2024	09:00	17/Aug/2024	18:00		PLANNED	Requested	
310	RQ185093	OCC_221	slidcup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-2	POWERGRID	C	Construction of 765kV S/C (Quad) Mainpuri, Bara Ckt-1 Transmission line, 765 kV S/C (Quad) Mainpuri, Unnao Transmission line & 400 kV D/C (Quad) Tanda-Gonda Transmission line	17/Aug/2024	09:00	17/Aug/2024	18:00		PLANNED	Requested	
311	RQ184774	OCC_221	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-VARANASI (PG) CKT-1	POWERGRID	D	Line Bay AMP Work by Allahabad	17/Aug/2024	09:00	17/Aug/2024	18:00		PLANNED	Requested	
312	RQ184981	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTESWAR(TH)-KOTESHWAR(PG) (PG) CKT-2	POWERGRID	D	For installation and testing of differential relay.	17/Aug/2024	08:00	18/Aug/2024	18:00		PLANNED	Requested	
313	RQ184816	OCC_221	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-1	POWERGRID	D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	16/Aug/2024	08:00	16/Aug/2024	18:00	Kindly approve.	PLANNED	Requested	

314	RQ184735	OCC_221	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	POWERGRID	D	Rectification of S/D based defects of the line	15/Aug/2024	10:00	15/Aug/2024	19:00	Kindly approve.	PLANNED	Requested
315	RQ184928	OCC_221	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-1	POWERGRID	D	For line equipments AMP work	15/Aug/2024	08:00	15/Aug/2024	15:00	Kindly approve.	PLANNED	Requested
316	RQ184771	OCC_221	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA-JALANDHAR (PG) CKT-1	POWERGRID	D	For AMP works	14/Aug/2024	10:00	14/Aug/2024	18:00	Kindly approve.	PLANNED	Requested
317	RQ184700	OCC_221	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-3	POWERGRID	D	AMP, Relay testing & Line Bay equipment tightening work by Fatehpur group	14/Aug/2024	08:00	14/Aug/2024	18:00		PLANNED	Requested
318	RQ184734	OCC_221	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWERGRID	D	Rectification of S/D based defects of the line	13/Aug/2024	09:00	13/Aug/2024	18:00	Kindly approve.	PLANNED	Requested
319	RQ185038	OCC_221	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	POWERGRID	D	A/R Non Auto mode Required	13/Aug/2024	09:00	13/Aug/2024	18:00	Kindly approve.	PLANNED	Requested
320	RQ184819	OCC_221	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT-2	POWERGRID	D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	13/Aug/2024	08:00	13/Aug/2024	18:00	Kindly approve.	PLANNED	Requested
321	RQ185117	OCC_221	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1-SHAHJAHANPUR (PG) CKT-1	POWERGRID	D	AMP Work	12/Aug/2024	10:00	12/Aug/2024	18:00		PLANNED	Requested
322	RQ185131	OCC_221	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-1	POWERGRID	D	AMP Work	12/Aug/2024	10:00	12/Aug/2024	18:00		PLANNED	Requested
323	RQ184982	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTESWAR(TH)-KOTESHWAR(PG) (PG) CKT-1	POWERGRID	D	For installation and testing of differential relay.	12/Aug/2024	08:00	13/Aug/2024	18:00		PLANNED	Requested
324	RQ185063	OCC_221	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-AGRA (PG) CKT-1	POWERGRID	D	Shutdown for taking new line reactor In service, jumper connection of bushing & protection testing	12/Aug/2024	08:00	13/Aug/2024	18:00		PLANNED	Requested
325	RQ184737	OCC_221	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_2-LUCKNOW_1 (PG) CKT-2	POWERGRID	D	AMP Work	10/Aug/2024	09:00	10/Aug/2024	18:00		PLANNED	Requested
326	RQ184579	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1	POWERGRID	D	Rectification of CoE Audit point	10/Aug/2024	09:00	10/Aug/2024	15:00		PLANNED	Requested
327	RQ184578	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1	POWERGRID	D	Rectification of CoE Audit point	09/Aug/2024	09:00	09/Aug/2024	15:00		PLANNED	Requested
328	RQ184248	OCC_221	stuuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH(UP)-VARANASI(PG) (PG) CKT-1	POWERGRID	D	* For Bus tightening <-&-> Bus isolator tightening work	09/Aug/2024	09:00	09/Aug/2024	13:00		PLANNED	Requested
329	RQ184818	OCC_221	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT-1	POWERGRID	D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	09/Aug/2024	08:00	09/Aug/2024	18:00	Kindly approve.	PLANNED	Requested
330	RQ184681	OCC_221	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-CHAMERA_1(NH) (PG) CKT-1	POWERGRID	D	Safety purpose for Earth cutting work between Loc 60-61 & 63-64 (Protection work awarded to M/S Ramesh contractor)	09/Aug/2024	08:00	09/Aug/2024	18:00	Kindly approve.	PLANNED	Requested
331	RQ184682	OCC_221	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-KISHENPUR(PG) (PG) CKT-1	POWERGRID	D	Replacement of broken insulator at Loc No. 271 and Safety purpose for Earth cutting work between Loc 63-64 (Protection work awarded to M/S Ramesh contractor)	09/Aug/2024	08:00	10/Aug/2024	18:00	Kindly approve.	PLANNED	Requested
332	RQ184577	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KOTA(PG) (PG) CKT-1	POWERGRID	D	Rectification of CoE Audit point	08/Aug/2024	09:00	08/Aug/2024	15:00		PLANNED	Requested
333	RQ184249	OCC_221	stuuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH(UP)-VARANASI(PG) (PG) CKT-2	POWERGRID	D	* For Bus tightening <-&-> Bus isolator tightening work	08/Aug/2024	09:00	08/Aug/2024	13:00		PLANNED	Requested
334	RQ184792	OCC_221	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHAHJAHANPUR-BAREILLY (PG) CKT-2	POWERGRID	D	AMP of line bay equipments	07/Aug/2024	09:00	07/Aug/2024	15:00		PLANNED	Requested
335	RQ185247	OCC_221	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-JAULIJI (PG) CKT-2	POWERGRID	D	AMP and for isolation of gas zone tripping	07/Aug/2024	09:00	07/Aug/2024	18:00		PLANNED	Requested
336	RQ184662	OCC_221	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-DEEPALPUR(JHKT) (PG) CKT-1	POWERGRID	D	FOR ATTENDING SHUTDOWN NATURE DEFECTS	07/Aug/2024	08:00	07/Aug/2024	18:00	Kindly approve.	PLANNED	Requested
337	RQ184575	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-KOTA (PG) CKT-1	POWERGRID	D	Rectification of CoE Audit point	06/Aug/2024	09:00	06/Aug/2024	15:00		PLANNED	Requested
338	RQ184733	OCC_221	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1	POWERGRID	D	Rectification of S/D based defects of the line	06/Aug/2024	09:00	07/Aug/2024	18:00	Kindly approve.	PLANNED	Requested
339	RQ184814	OCC_221	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-KAITHAL (PG) CKT-2	POWERGRID	D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	06/Aug/2024	08:00	07/Aug/2024	18:00	Kindly approve.	PLANNED	Requested
340	RQ184304	OCC_221	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-1	POWERGRID	C	BUS-02 CVT REPLACEMENT	06/Aug/2024	08:00	06/Aug/2024	18:00	THIS LINE IS NEAR TO BUS 04 WORING SITE	PLANNED	Requested
341	RQ184770	OCC_221	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1	POWERGRID	D	NON-AUTO MODE DURING AMP OF 400KV JALANDHAR-HAMIRPUR CKT FOR TLM WORKS	05/Aug/2024	10:00	05/Aug/2024	18:00	Kindly approve.	PLANNED	Requested
342	RQ184769	OCC_221	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-JALANDHAR (PG) CKT-2	POWERGRID	D	NON-AUTO MODE DURING AMP OF 400KV JALANDHAR-HAMIRPUR CKT FOR TLM WORKS	05/Aug/2024	10:00	05/Aug/2024	18:00	Kindly approve.	PLANNED	Requested
343	RQ184791	OCC_221	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHAHJAHANPUR-BAREILLY (PG) CKT-1	POWERGRID	D	AMP of line Bay equipments at 400 KV Bareilly end	05/Aug/2024	09:30	05/Aug/2024	15:00		PLANNED	Requested

344	RQ184574	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-2	POWERGRID	D	Rectification of CoE Audit point	05/Aug/2024	09:00	05/Aug/2024	15:00		PLANNED	Requested
345	RQ185246	OCC_221	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-JAULIWI (PG) CKT-1	POWERGRID	D	AMP and for isolation of gas zone tripping	05/Aug/2024	09:00	05/Aug/2024	18:00		PLANNED	Requested
346	RQ184725	OCC_221	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URL_2(NH)-URL_1(NH) (PG) CKT-1	POWERGRID	D	Repair of conductor in span 21-22	05/Aug/2024	09:00	05/Aug/2024	18:00	Kindly approve.	PLANNED	Requested
347	RQ184740	OCC_221	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-2	POWERGRID	C	Isolator retrofit of Hapem make 405-89B isolator at Kanpur under ADD CAP scheme	05/Aug/2024	08:00	09/Aug/2024	18:00		PLANNED	Requested
348	RQ184825	OCC_221	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-SAMBHA (PG) CKT-2	POWERGRID	D	For AMP of Line Equipments	04/Aug/2024	09:00	04/Aug/2024	17:00	Kindly approve.	PLANNED	Requested
349	RQ184756	OCC_221	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-JALANDHAR (PG) CKT-2	POWERGRID	D	Rectification of S/D based defects of the line	03/Aug/2024	10:00	03/Aug/2024	18:00	Kindly approve.	PLANNED	Requested
350	RQ184757	OCC_221	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1	POWERGRID	D	NON-AUTO MODE DURING AMP OF 400KV JALANDHAR-AMRITSAR CKT-2 FOR TLM WORKS	03/Aug/2024	10:00	03/Aug/2024	18:00	Kindly approve.	PLANNED	Requested
351	RQ184759	OCC_221	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR-HAMIRPUR (PG) CKT-1	POWERGRID	D	NON-AUTO MODE DURING AMP OF 400KV JALANDHAR-AMRITSAR CKT-2 FOR TLM WORKS	03/Aug/2024	10:00	03/Aug/2024	18:00	Kindly approve.	PLANNED	Requested
352	RQ184779	OCC_221	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-1	POWERGRID	D	Line Bay AMP Work	03/Aug/2024	09:00	03/Aug/2024	18:00		PLANNED	Requested
353	RQ184761	OCC_221	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1	POWERGRID	D	Rectification of S/D based defects of the line	02/Aug/2024	10:00	02/Aug/2024	18:00	Kindly approve.	PLANNED	Requested
354	RQ184764	OCC_221	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR-HAMIRPUR (PG) CKT-1	POWERGRID	D	NON-AUTO MODE DURING AMP OF 400KV AMRITSAR-BANALA LINE FOR TLM WORKS	02/Aug/2024	10:00	02/Aug/2024	18:00	Kindly approve.	PLANNED	Requested
355	RQ184765	OCC_221	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-JALANDHAR (PG) CKT-2	POWERGRID	D	NON-AUTO MODE DURING AMP OF 400KV AMRITSAR-BANALA LINE FOR TLM WORKS	02/Aug/2024	10:00	02/Aug/2024	18:00	Kindly approve.	PLANNED	Requested
356	RQ184942	OCC_221	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-1	POWERGRID	D	"For AMP work and Relay teting "	02/Aug/2024	09:00	02/Aug/2024	17:00	Kindly approve.	PLANNED	Requested
357	RQ184739	OCC_221	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-2	POWERGRID	D	AMP of line bay elements at Kanpur & at Auriaya (NTPC) end	02/Aug/2024	08:00	02/Aug/2024	18:00		PLANNED	Requested
358	RQ184753	OCC_221	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-1	POWERGRID	D	NON-AUTO MODE FOR OPGW WORKS	01/Aug/2024	10:00	02/Aug/2024	18:00	Kindly approve.	PLANNED	Requested
359	RQ184824	OCC_221	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-SAMBHA (PG) CKT-1	POWERGRID	D	For AMP of Line Equipments	01/Aug/2024	09:00	01/Aug/2024	17:00	Kindly approve.	PLANNED	Requested
360	RQ184683	OCC_221	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	POWERGRID	D	"400KV Dulhasti Kishenpur -II is a Double circuit Line but stringing is done on one circuit only. Award has been placed for stringing on Circuit 2. under evacuation of Power from Pakaldul HEP in Chenab Valley HEPs. Shutdown is required to carryout stringing on circuit 2 "	01/Aug/2024	08:00	31/Aug/2024	18:00	Under construction head. kindly approve.	PLANNED	Requested
361	RQ184813	OCC_221	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-KAITHAL (PG) CKT-1	POWERGRID	D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work)	01/Aug/2024	08:00	02/Aug/2024	18:00	Kindly approve.	PLANNED	Requested
362	RQ184988	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1	POWERGRID	D	Non-Auto Mode (for on line Insulator PID testing)	01/Aug/2024	08:00	15/Aug/2024	18:00		PLANNED	Requested
363	RQ184989	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2	POWERGRID	D	Non-Auto Mode (for on line Insulator PID testing)	01/Aug/2024	08:00	15/Aug/2024	18:00		PLANNED	Requested
364	RQ184979	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-2	POWERGRID	D	Non-auto mode for tower tightening & missing tower member fixing above waist level	01/Aug/2024	08:00	31/Aug/2024	18:00		PLANNED	Requested
365	RQ184978	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-1	POWERGRID	D	Non-auto mode for tower tightening & missing tower member fixing above waist level	01/Aug/2024	08:00	31/Aug/2024	18:00		PLANNED	Requested
366	RQ184738	OCC_221	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-1	POWERGRID	D	AMP of line bay elements at Kanpur & at Auriaya (NTPC) end	01/Aug/2024	08:00	01/Aug/2024	18:00		PLANNED	Requested
367	RQ184684	OCC_221	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	POWERGRID	D	"400KV Dulhasti Kishenpur -II is a Double circuit Line but stringing is done on one circuit only. Award has been placed for stringing on Circuit 2. under evacuation of Power from Pakaldul HEP in Chenab Valley HEPs. Auto-Recloser Non-auto mode is required to carryout stringing on circuit 2 "	01/Aug/2024	08:00	31/Aug/2024	18:00	Under construction head. kindly approve.	PLANNED	Requested
368	RQ185159	OCC_221	sldc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1	POWERGRID	C	Required w.e.f. 22.07.2024 to 24.07.2024 for Newly commissioned 400KV Circuit Breaker testing and Tie Bus CT Termination of new 125 MVAR bus reactor by M/s Kanohar Ltd on 252B bay	01/Aug/2024	08:00	03/Aug/2024	18:00		PLANNED	Requested
369	RQ184780	OCC_221	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1	POWERGRID	D	For AMP of line bay & Line Reactor	01/Aug/2024	08:00	01/Aug/2024	18:00		PLANNED	Requested
370	RQ184907	OCC_221	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-1	POWERGRID	D	AR non auto mde required for live line OPGW installation woks	01/Aug/2024	07:00	31/Aug/2024	18:00	Kindly approve.	PLANNED	Requested
371	RQ184908	OCC_221	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-2	POWERGRID	D	AR non auto mde required for live line OPGW installation woks	01/Aug/2024	07:00	31/Aug/2024	18:00	Kindly approve.	PLANNED	Requested

372	RQ184263	OCC_221	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV REWA ROAD-PANKI (UP) CKT-1	UPPTCL	C	* SHUTDOWN OF 400kv PANKI REWA ROAD LINE FOR ERRECTION OF 63MVAR LINE >X REACTOR BUSHING AND REJUMPERING LINE SHUTDOWN REQUIRE	29/Aug/2024	10:00	31/Aug/2024	17:00		PLANNED	Requested	
373	RQ184355	OCC_221	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)-SARNATH(UP) (UP) CKT-2	UPPTCL	D	* Cleaning of Disc/Polymer insulator, removing the kite <-> Kite >X thread, Bird nest from lines.	27/Aug/2024	08:00	29/Aug/2024	18:00		PLANNED	Requested	
374	RQ184672	OCC_221	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAPUR-DASNA (UP) CKT-1	UPPTCL	C	For annual maintenance & Testing	24/Aug/2024	09:00	24/Aug/2024	15:00		PLANNED	Requested	
375	RQ185107	OCC_221	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAMBHAL_PRSTL - RAMPUR_PRSTL (UP) CKT-1	UPPTCL	C	SF6 GD Body replacemnet work	24/Aug/2024	09:00	26/Aug/2024	17:30		PLANNED	Requested	
376	RQ185108	OCC_221	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAMBHAL_PRSTL - RAMPUR_PRSTL (UP) CKT-2	UPPTCL	C	SF6 GD Body replacemnet work	19/Aug/2024	09:00	21/Aug/2024	17:30		PLANNED	Requested	
377	RQ184285	OCC_221	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI-ALIGARH (UP) CKT-1	UPPTCL	D	Construction of 765kv 5/C (Quad) Mainpuri, Bara Ckt-1 Transmission line, 765 kv 5/C (Quad) Mainpuri, Unnao Transmission line & 400 kv D/C (Quad) Tanda-Gonda Transmission line	18/Aug/2024	09:00	18/Aug/2024	18:00		PLANNED	Requested	
378	RQ184255	OCC_221	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA_2(UPC)-NOIDA SEC 148 (UP) CKT-1	UPPTCL	D	* Tree trimming will be done during this shutdown period of mentioned >X line cooridoor.	17/Aug/2024	10:00	17/Aug/2024	16:00		PLANNED	Requested	
379	RQ184261	OCC_221	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI-ALIGARH (UP) CKT-1	UPPTCL	D	* SHUTDOWN OF 400KV PANKI ALIGARH LINE	16/Aug/2024	10:00	17/Aug/2024	17:00		PLANNED	Requested	
380	RQ184275	OCC_221	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_B-SULTANPUR (UP) CKT-1	UPPTCL	C	* Preventive Maintenance of Bay at 400KV S/S Sultanpur	13/Aug/2024	10:00	13/Aug/2024	16:00		PLANNED	Requested	
381	RQ184272	OCC_221	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO-PANKI (UP) CKT-1	UPPTCL	D	* SHUTDOWN OF 400KV PANKI UNNAO LINE FOR PROTECTION TESTING AND BAY >X MAINTENANCE (LINE SHUTDOWN REQUIRED)	12/Aug/2024	10:00	13/Aug/2024	17:00		PLANNED	Requested	
382	RQ184246	OCC_221	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH-AZAMGARH (UP) CKT-1	UPPTCL	D	For Bus tightening <-> Bus isolator tightening work	10/Aug/2024	14:00	10/Aug/2024	17:00		PLANNED	Requested	
383	RQ184256	OCC_221	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-SARNATH (UP) CKT-1	UPPTCL	C	* DIVERSION OF 1.005 KM. 400KV ANPARA-SARNATH (L3) <-> >X SARNATH-AZAMGARH D/C LINE BETWEEN TOWER NO. 19 TO 22 DUE TO INFR	10/Aug/2024	08:00	21/Aug/2024	18:00		PLANNED	Requested	
384	RQ184254	OCC_221	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH-AZAMGARH (UP) CKT-1	UPPTCL	C	* DIVERSION OF 1.005 KM. 400KV ANPARA-SARNATH (L3) <-> >X SARNATH-AZAMGARH D/C LINE BETWEEN TOWER NO. 19 TO 22 DUE TO INFR	10/Aug/2024	08:00	21/Aug/2024	18:00		PLANNED	Requested	
385	RQ184270	OCC_221	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-MUZAFFARNAGAR (UP) CKT-1	UPPTCL	C	Planned shutdown strengthening work of tower no 508	09/Aug/2024	08:00	16/Aug/2024	17:00	Generation not affected because generations of both plant (JP hydro & Alaknanda hydro) evacuated through Vishnu Prayag- Muzaffarnagar and Vishnuprayag- Muzaffarnagar and Vishnu prayag- Alaknanda line	PLANNED	Requested	
386	RQ184259	OCC_221	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)-MAU(UP) CKT-1	UPPTCL	D	* Cleaning of Disc/Polymer insulator, removing the kite <-> Kite >X thread, Bird nest from lines.	06/Aug/2024	08:00	08/Aug/2024	18:00		PLANNED	Requested	
387	RQ184269	OCC_221	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-SIKANDRABAD (UP) CKT-1	UPPTCL	C	Erection of Energy meter Under SMAST scheme	05/Aug/2024	10:00	05/Aug/2024	15:00		PLANNED	Requested	
388	RQ184366	OCC_221	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-UNNAO (UP) CKT-1	UPPTCL	D	preventive maintenance work	03/Aug/2024	09:00	05/Aug/2024	18:00	for occ approval	PLANNED	Requested	
389	RQ184257	OCC_221	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-OBRA_B (UP) CKT-1	UPPTCL	D	* For Tightening of Jumper at Tension tower, removing bird nest, cleaning >X of Disc insulator of line.	03/Aug/2024	08:00	05/Aug/2024	18:00		PLANNED	Requested	
390	RQ184262	OCC_221	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV REWA ROAD-PANKI (UP) CKT-1	UPPTCL	C	* SHUTDOWN OF 400kv PANKI REWA ROAD LINE FOR REPLACEMENT OF 50MVAR LINE >X REACTOR TO 63MVAR LINE REACTOR FOR OPENING OF JUMPER	01/Aug/2024	10:00	04/Aug/2024	17:00		PLANNED	Requested	
391	RQ184680	OCC_221	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-ANPARA_D (UP) CKT-1	UPPTCL	C	COMMISSIONING OF low impedance bus bar protection relay	01/Aug/2024	08:00	01/Aug/2024	18:00		PLANNED	Requested	
392	RQ184360	OCC_221	sldcuk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-MUZAFFARNAGAR(UP) (PTCUL) CKT-1	PTCUL	D	Replacement of insulators.	29/Aug/2024	08:00	29/Aug/2024	17:00		PLANNED	Requested	
393	RQ184359	OCC_221	sldcuk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RISHIKESH(UK)-NEHTAUR(UP) (UK) CKT-1	PTCUL	D	Replacement of insulators.	28/Aug/2024	08:00	28/Aug/2024	17:00		PLANNED	Requested	
394	RQ184667	OCC_221	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEHTAUR(UP)-KASHIPUR(UK) (PTCUL) CKT-1	PTCUL	C	As per request of EE Bijnor UPPTCL for line maintenance (Bird nest removal etc.)	12/Aug/2024	09:00	12/Aug/2024	18:00		PLANNED	Requested	
395	RQ184348	OCC_221	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOHANLALGANJ (PGYTL)-LUCKNOW(UP) (PGYTL) CKT-1	UPPTCL,PGYTL	C	* For Upgradation of Bus-Bar Protection Panel from E/M to Numerical Type (>X Connection of CT Bus-Bar Protection Core, Interco	28/Aug/2024	09:00	28/Aug/2024	18:00		PLANNED	Requested	
396	RQ184274	OCC_221	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SULTANPUR(UP)-MOHANLALGANJ (PGYTL) (PGYTL) CKT-1	UPPTCL,PGYTL	C	* Preventive Maintenance of Bay at 400KV S/S Sultanpur	22/Aug/2024	10:00	22/Aug/2024	16:00		PLANNED	Requested	

397	RQ185128	OCC_221	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-JODHPUR (RS) CKT-1	RRVPNL	D	Quarterly Maintenance both end alongwith line reactor at Jodhpur end.	28/Aug/2024	08:00	29/Aug/2024	18:00			PLANNED	Requested
398	RQ185100	OCC_221	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHILWARA-CHITTORGARH (RS) CKT-2	RRVPNL	D	Routine maintenance work of associated equipments	23/Aug/2024	08:00	23/Aug/2024	18:00			PLANNED	Requested
399	RQ185075	OCC_221	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTARATANGARH (RS) CKT-1	RRVPNL	D	Quarterly maintenance and testing work of bay equipments .	22/Aug/2024	08:00	22/Aug/2024	18:00			PLANNED	Requested
400	RQ185099	OCC_221	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHILWARA-CHITTORGARH (RS) CKT-1	RRVPNL	D	Routine maintenance work of associated equipments	22/Aug/2024	08:00	22/Aug/2024	18:00			PLANNED	Requested
401	RQ185140	OCC_221	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-BARMER (RS) CKT-1	RRVPNL	D	Maintenance along with testing of Bay equipments (400KV Side) at both end	21/Aug/2024	08:00	22/Aug/2024	18:00			PLANNED	Requested
402	RQ185101	OCC_221	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHILWARA(RS)-CHHABRA(RVUN) (RS) CKT-1	RRVPNL	D	Routine Maintenance of 400 KV CHHABRA LINE Bay (4352A) with 50 MVAR Reactor	21/Aug/2024	08:00	21/Aug/2024	18:00			PLANNED	Requested
403	RQ185130	OCC_221	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-2	RRVPNL	D	Quarterly Maintenance work alongwith line reactor at Jodhpur end..	20/Aug/2024	08:00	20/Aug/2024	18:00			PLANNED	Requested
404	RQ185122	OCC_221	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-AJMER (RS) CKT-2	RRVPNL	D	Half Yearly maintenance work of associated equipments	14/Aug/2024	08:00	14/Aug/2024	18:00			PLANNED	Requested
405	RQ185129	OCC_221	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-1	RRVPNL	D	Quarterly Maintenance work.	13/Aug/2024	08:00	13/Aug/2024	18:00			PLANNED	Requested
406	RQ185103	OCC_221	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2	RRVPNL	D	Annual maintenance and testing of Line/Bay equipments.	12/Aug/2024	08:00	12/Aug/2024	18:00			PLANNED	Requested
407	RQ185126	OCC_221	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-JODHPUR (RS) CKT-1	RRVPNL	D	Quarterly Maintenance work. at both end alongwith line reactor at Jodhpur end.	12/Aug/2024	08:00	12/Aug/2024	18:00			PLANNED	Requested
408	RQ185141	OCC_221	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARMER(RS)-RAJWEST(RW) (RS) CKT-1	RRVPNL	D	Planned maintenance	10/Aug/2024	08:00	10/Aug/2024	18:00			PLANNED	Requested
409	RQ185102	OCC_221	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	D	Annual maintenance and testing of Line/Bay equipments.	09/Aug/2024	08:00	09/Aug/2024	18:00			PLANNED	Requested
410	RQ185138	OCC_221	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-KANKANI (RS) CKT-1	RRVPNL	D	Planned maintenance	08/Aug/2024	08:00	08/Aug/2024	18:00			PLANNED	Requested
411	RQ185125	OCC_221	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-JODHPUR (RS) CKT-1	RRVPNL	D	Quarterly Maintenance work.	07/Aug/2024	17:00	07/Aug/2024	23:00			PLANNED	Requested
412	RQ184576	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KOTA(PG) (RS) CKT-1	RRVPNL	D	Rectification of CoE Audit point	07/Aug/2024	09:00	07/Aug/2024	15:00			PLANNED	Requested
413	RQ185104	OCC_221	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	D	Annual maintenance and testing of Line/Bay equipments.	07/Aug/2024	08:00	07/Aug/2024	18:00			PLANNED	Requested
414	RQ185098	OCC_221	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-CHHABRA SCTPS (RS) CKT-2	RRVPNL	D	Annual maintenance for tightening of Bay equipments & Relay testing	07/Aug/2024	08:00	08/Aug/2024	18:00			PLANNED	Requested
415	RQ185121	OCC_221	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-AJMER (RS) CKT-1	RRVPNL	D	Half Yearly maintenance work of associated equipments	06/Aug/2024	08:00	06/Aug/2024	18:00			PLANNED	Requested
416	RQ185136	OCC_221	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-JAISALMER (RS) CKT-1	RRVPNL	D	To attend damaged spacer of Quad moose Akal- Kankani line at various locations and to Attend damaged spacer of Quadmoose 400 KV D/C Kankani Akal-Bhainsra Line at various location for safety as D/C line .	05/Aug/2024	16:00	19/Aug/2024	20:00			PLANNED	Requested
417	RQ185139	OCC_221	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-KANKANI (RS) CKT-1	RRVPNL	D	To attend damaged spacer of Quad moose Akal- Kankani line at various locations	05/Aug/2024	16:00	19/Aug/2024	20:00			PLANNED	Requested
418	RQ185152	OCC_221	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-2	RRVPNL	D	For rectification of line as per committee (RVPN, NRPC, PGCIL) mom held on dated 21.03.2024.	05/Aug/2024	15:00	14/Aug/2024	22:00			PLANNED	Requested
419	RQ185168	OCC_221	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-1	RRVPNL	D	For rectification of line as per committee (RVPN, NRPC, PGCIL) mom held on dated 21.03.2024.	05/Aug/2024	15:00	14/Aug/2024	22:00			PLANNED	Requested
420	RQ185120	OCC_221	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-DEEDWANA(MTS) (RS) CKT-1	RRVPNL	D	Half Yearly maintenance work of associated equipments	05/Aug/2024	08:00	05/Aug/2024	18:00			PLANNED	Requested
421	RQ185137	OCC_221	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKANI-JAISALMER (RS) CKT-2	RRVPNL	D	To Attend damaged spacer of Quadmoose 400 KV D/C Kankani Akal-Bhainsra Line at various location for safety as D/C line .	05/Aug/2024	08:00	06/Aug/2024	18:00			PLANNED	Requested
422	RQ185097	OCC_221	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-CHHABRA SCTPS (RS) CKT-1	RRVPNL	D	Annual maintenance for tightening of Bay equipments & Relay testing	05/Aug/2024	08:00	06/Aug/2024	18:00			PLANNED	Requested
423	RQ185192	OCC_221	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-1	RRVPNL	C	Required from 26.07.2024 to 14.08.2024 for Modification/shifting work of 400kV S/C STPS-Ratangarh transmission line Ckt - 1 (at NH / Bharatnala crossing) under Deposit work of NHAI (Supervision by the RVPN).	01/Aug/2024	08:00	20/Aug/2024	18:00			PLANNED	Requested
424	RQ184751	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	Stringing of under construction line: 765 kv D/C Khetri Narela transmission line (PNTL). Approved under 5th NRST	26/Aug/2024	06:00	31/Aug/2024	21:00			PLANNED	Requested
425	RQ184752	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	Stringing of under construction line: 765 kv D/C Khetri Narela transmission line (PNTL). Approved under 5th NRST	26/Aug/2024	06:00	31/Aug/2024	21:00			PLANNED	Requested
426	RQ184294	OCC_221	slcdchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	For Gen. Maintenance	23/Aug/2024	09:00	23/Aug/2024	17:00			PLANNED	Requested

427	RQ184293	OCC_221	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	For Gen. Maintenance	21/Aug/2024	09:00	21/Aug/2024	17:00			PLANNED	Requested
428	RQ184298	OCC_221	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-2	HVPNL	D	For Gen. Maintenance	14/Aug/2024	09:00	14/Aug/2024	17:00			PLANNED	Requested
429	RQ184297	OCC_221	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-1	HVPNL	D	For Gen. Maintenance	12/Aug/2024	09:00	12/Aug/2024	17:00			PLANNED	Requested
430	RQ184296	OCC_221	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-DAULATABAD(HV) (HV) CKT-2	HVPNL	D	For Gen. Maintenance	09/Aug/2024	09:00	09/Aug/2024	17:00			PLANNED	Requested
431	RQ184242	OCC_221	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-KABULPUR(HV) (HVPNL) CKT-2	HVPNL	D	HVPN tariff energy meter replacement by GPS meters	08/Aug/2024	09:00	08/Aug/2024	18:00			PLANNED	Requested
432	RQ184241	OCC_221	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-KABULPUR(HV) (HVPNL) CKT-1	HVPNL	D	HVPN tariff energy meter replacement by GPS meters	07/Aug/2024	09:00	07/Aug/2024	18:00			PLANNED	Requested
433	RQ184295	OCC_221	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-DAULATABAD(HV) (HV) CKT-1	HVPNL	D	For Gen. Maintenance	06/Aug/2024	09:00	06/Aug/2024	17:00			PLANNED	Requested
434	RQ184244	OCC_221	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-2	HVPNL	D	HVPN tariff energy meter replacement by GPS meters	06/Aug/2024	09:00	06/Aug/2024	18:00			PLANNED	Requested
435	RQ184243	OCC_221	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-1	HVPNL	D	HVPN tariff energy meter replacement by GPS meters	05/Aug/2024	09:00	05/Aug/2024	18:00			PLANNED	Requested
436	RQ184350	OCC_221	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-LUCKNOW(UP) (PG) CKT-1	POWERGRID, UPPTCL	C	* For Upgradation of Bus-Bar Protection Panel from E/M type to Numerical >X Type (Connection of CT Bus-Bar Protection Core, I	25/Aug/2024	09:00	25/Aug/2024	18:00			PLANNED	Requested
437	RQ184723	OCC_221	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI(PG)-SAHUPURI(UP) (PG) CKT-2	POWERGRID, UPPTCL	D	For rectification of shutdown nature defect of transmission line by Varanasi TLM	20/Aug/2024	08:00	20/Aug/2024	18:00			PLANNED	Requested
438	RQ185148	OCC_221	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI(PG)-SAHUPURI(UP) (PG) CKT-1	POWERGRID, UPPTCL	D	A/R Non auto mode to facilitate shutdown of Ckt-2	20/Aug/2024	08:00	20/Aug/2024	18:00			PLANNED	Requested
439	RQ184724	OCC_221	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI(PG)-SAHUPURI(UP) (PG) CKT-1	POWERGRID, UPPTCL	D	For rectification of shutdown nature defect of transmission line by Varanasi TLM	19/Aug/2024	08:00	19/Aug/2024	18:00			PLANNED	Requested
440	RQ185147	OCC_221	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI(PG)-SAHUPURI(UP) (PG) CKT-2	POWERGRID, UPPTCL	D	A/R Non auto to facilitate shutdown of ckt-1	19/Aug/2024	08:00	19/Aug/2024	18:00			PLANNED	Requested
441	RQ185106	OCC_221	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY(PG)-RAMPUR, PRSTL (UP) (PG)	POWERGRID, UPPTCL	C	SF6 GD Body replacement work	16/Aug/2024	09:00	18/Aug/2024	17:30			PLANNED	Requested
442	RQ185119	OCC_221	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-JEHTA, HARDOI ROAD(UP)(PG) CKT-2	POWERGRID, UPPTCL	D	AMP Work	14/Aug/2024	10:00	14/Aug/2024	18:00			PLANNED	Requested
443	RQ185118	OCC_221	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-JEHTA, HARDOI ROAD (UP) (PG) CKT-1	POWERGRID, UPPTCL	D	AMP Work	13/Aug/2024	10:00	13/Aug/2024	18:00			PLANNED	Requested
444	RQ185105	OCC_221	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MORADABAD(UP)-RAMPUR, PRSTL (UP) (PG)	POWERGRID, UPPTCL	C	SF6 GD BODY REPLACEMENT	13/Aug/2024	09:00	15/Aug/2024	17:30			PLANNED	Requested
445	RQ184357	OCC_221	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA(UPC)-NAWADA(HV) (PG) CKT-1	POWERGRID, UPPTCL	C	* Shutdown will be done for maintenance work of mentioned bay.	09/Aug/2024	07:30	09/Aug/2024	12:30			PLANNED	Requested
446	RQ185114	OCC_221	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP)(PG) CKT-2	POWERGRID, UPPTCL	D	for amp work	05/Aug/2024	10:00	05/Aug/2024	18:00			PLANNED	Requested
447	RQ185113	OCC_221	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO(UP)-JEHTA, HARDOI ROAD(UP) (PG) CKT-2	POWERGRID, UPPTCL	D	AMP Work	03/Aug/2024	10:00	03/Aug/2024	18:00			PLANNED	Requested
448	RQ185112	OCC_221	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO(UP)-JEHTA, HARDOI ROAD(UP) (PG) CKT-1	POWERGRID, UPPTCL	D	AMP Work	02/Aug/2024	10:00	02/Aug/2024	18:00			PLANNED	Requested
449	RQ184728	OCC_221	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-1	POWERGRID, NRSS XXIX	D	Rectification of S/D based defects of the line	25/Aug/2024	09:00	25/Aug/2024	18:00	Kindly approve.		PLANNED	Requested
450	RQ184727	OCC_221	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_1(NH)-AMARGARH(NRSS XXIX) (NRSS XXIX) CKT-2	POWERGRID, NRSS XXIX	D	Rectification of S/D based defects of the line	04/Aug/2024	09:00	04/Aug/2024	18:00	Kindly approve.		PLANNED	Requested
451	RQ184803	OCC_221	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-RAJPURA(PS) (PG) CKT-1	POWERGRID, BBMB	D	S/D Required for installation of Pilot Insulator	23/Aug/2024	09:00	23/Aug/2024	18:00	Kindly approve.		PLANNED	Requested
452	RQ184802	OCC_221	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)-RAJPURA(PS) (PG) CKT-1	POWERGRID, BBMB	D	A/R Non Auto Required	23/Aug/2024	09:00	23/Aug/2024	18:00	Kindly approve.		PLANNED	Requested
453	RQ184800	OCC_221	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)-RAJPURA(PS) (PG) CKT-1	POWERGRID, BBMB	D	S/D Required for installation of Pilot Insulator	22/Aug/2024	09:00	22/Aug/2024	18:00	Kindly approve.		PLANNED	Requested
454	RQ184801	OCC_221	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-RAJPURA(PS) (PG) CKT-1	POWERGRID, BBMB	D	A/R Non Auto Required	22/Aug/2024	09:00	22/Aug/2024	18:00	Kindly approve.		PLANNED	Requested
455	RQ185085	OCC_221	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)-RAJPURA(PS) (PG) CKT-1	POWERGRID, BBMB	D	Attending Hot Point & routine mtc	05/Aug/2024	08:00	05/Aug/2024	18:00			PLANNED	Requested

456	RQ184485	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH(PG) (DTL) CKT-2		D	Relay retrofit	23/Aug/2024	08:00	23/Aug/2024	18:00			PLANNED	Requested	
457	RQ184484	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH(PG) (DTL) CKT-1		D	Relay retrofit	22/Aug/2024	08:00	22/Aug/2024	18:00			PLANNED	Requested	
458	RQ184492	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTSL) CKT-1		D	Stringing of 765 KV D/C Khetri-Narela TL	22/Aug/2024	07:00	24/Aug/2024	19:00	13-14		PLANNED	Requested	
459	RQ184493	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTSL) CKT-2		D	Stringing of 765 KV D/C Khetri-Narela TL	22/Aug/2024	07:00	24/Aug/2024	19:00	13-14		PLANNED	Requested	
460	RQ184488	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-4		D	For relay test	21/Aug/2024	08:00	21/Aug/2024	18:00			PLANNED	Requested	
461	RQ184487	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-3		D	For relay test	20/Aug/2024	08:00	20/Aug/2024	18:00			PLANNED	Requested	
462	RQ184486	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-2		D	For relay test	19/Aug/2024	08:00	19/Aug/2024	18:00			PLANNED	Requested	
463	RQ184489	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1		D	Stringing of 765 KV D/C Khetri-Narela TL	19/Aug/2024	07:00	21/Aug/2024	19:00	48-49		PLANNED	Requested	
464	RQ184376	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2		D	Installation of Bird Diverter	16/Aug/2024	08:00	31/Aug/2024	18:00		Other ckt will be in Non auto mode	PLANNED	Requested	
465	RQ184375	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2		D	Installation of Bird Diverter	16/Aug/2024	08:00	31/Aug/2024	18:00		Other ckt will be in Non auto mode	PLANNED	Requested	
466	RQ184374	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-2		D	Installation of Bird Diverter	16/Aug/2024	08:00	31/Aug/2024	18:00		Other ckt will be in Non auto mode	PLANNED	Requested	
467	RQ184483	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1		C	LINE JUMPER DROPPER RECTIFICATION WORK AT DTL BAWANA SS & REPLACEMENT OF DAMAGED CONDUCTOR FROM END TOWER TO GANTRY	13/Aug/2024	08:00	15/Aug/2024	18:00		Non auto of other charged Ckts from both ends as safety measures	PLANNED	Requested	
468	RQ184511	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-2		D	For attend shut down nature defects and AMP work	12/Aug/2024	08:00	18/Aug/2024	18:00		Shut down nature defects rectification (Model transmission line)	PLANNED	Requested	
469	RQ184495	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABAI(RS)-BHIWANI(PG) (NRSS36) CKT-2		D	Stringing of 765 KV D/C Khetri-Narela TL	12/Aug/2024	07:00	14/Aug/2024	19:00	37-38		PLANNED	Requested	
470	RQ184494	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABAI(RS)-BHIWANI(PG) (NRSS36) CKT-1		D	Stringing of 765 KV D/C Khetri-Narela TL	12/Aug/2024	07:00	14/Aug/2024	19:00	37-38		PLANNED	Requested	
471	RQ184482	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1		C	LINE JUMPER DROPPER RECTIFICATION WORK AT DTL BAWANA SS & REPLACEMENT OF DAMAGED CONDUCTOR FROM END TOWER TO GANTRY	10/Aug/2024	08:00	12/Aug/2024	18:00		Non auto of other charged Ckts from both ends as safety measures	PLANNED	Requested	
472	RQ184503	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1		D	For attending S/D nature defects	08/Aug/2024	09:00	08/Aug/2024	18:00		Non auto of other charged Ckts from both ends as safety measures	PLANNED	Requested	
473	RQ184415	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(PG)-NEEMUCH(MP) (PNTSL) CKT-2		D	FOR RECTIFICATION OF CONSTRUCTION DEFECTS IN LINE	08/Aug/2024	07:00	10/Aug/2024	19:00		LINE NAME IS NOT AVAILABLE IN DROP DOWN IN AC TRANSMISSION LINE	PLANNED	Requested	
474	RQ184506	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-SIKAR (PG) CKT-2		D	For attending S/D nature defects	07/Aug/2024	09:00	07/Aug/2024	18:00		Non auto of other charged Ckts from both ends as safety measures	PLANNED	Requested	
475	RQ184505	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-2		D	For attending S/D nature defects	06/Aug/2024	09:00	06/Aug/2024	18:00		Non auto of other charged Ckts from both ends as safety measures	PLANNED	Requested	
476	RQ184504	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-1		D	For attending S/D nature defects	05/Aug/2024	09:00	05/Aug/2024	18:00		Non auto of other charged Ckts from both ends as safety measures	PLANNED	Requested	
477	RQ184510	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-1		D	For attend shut down nature defects and AMP work	05/Aug/2024	08:00	10/Aug/2024	18:00		Shut down nature defects rectification (Model transmission line)	PLANNED	Requested	
478	RQ184414	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(PG)-NEEMUCH(MP) (PNTSL) CKT-1		D	FOR RECTIFICATION OF CONSTRUCTION DEFECTS IN LINE	05/Aug/2024	07:00	07/Aug/2024	19:00		LINE NAME IS NOT AVAILABLE IN DROP DOWN IN AC TRANSMISSION LINE	PLANNED	Requested	
479	RQ184369	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1		D	Installation of Bird Diverter	01/Aug/2024	08:00	15/Aug/2024	18:00		Other ckt will be in Non auto mode	PLANNED	Requested	
480	RQ184368	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1		D	Installation of Bird Diverter	01/Aug/2024	08:00	15/Aug/2024	18:00		Other ckt will be in Non auto mode	PLANNED	Requested	
481	RQ184367	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-1		D	Installation of Bird Diverter	01/Aug/2024	08:00	15/Aug/2024	18:00		Other ckt will be in Non auto mode	PLANNED	Requested	
482	RQ184514	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH(PG) (DTL) CKT-1		D	For OPGW replacement works from TN-14 to TN-16	01/Aug/2024	08:00	02/Aug/2024	18:00		Shutdown required for OPGW replacement works from TN-14 to TN-16	PLANNED	Requested	
483	RQ184513	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH(PG) (DTL) CKT-1		D	For OPGW replacement works from TN-14 to TN-16	01/Aug/2024	08:00	02/Aug/2024	18:00		Non-auto required for OPGW replacement works from TN-14 to TN-16	PLANNED	Requested	

484	RQ184515	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH(PG) (DTL) CKT-2		D	For OPGW replacement works from TN-14 to TN-16	01/Aug/2024	08:00	02/Aug/2024	18:00	Non-auto required for OPGW replacement works from TN-14 to TN-16	PLANNED	Requested
485	RQ184750	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-2	GPTL	D	Stringing of under construction line: 765 kv D/C Khetri Narela transmission line (PNTL). Approved under 5th NRSCT	20/Aug/2024	06:00	25/Aug/2024	21:00		PLANNED	Requested
486	RQ184749	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-1	GPTL	D	Stringing of under construction line: 765 kv D/C Khetri Narela transmission line (PNTL). Approved under 5th NRSCT	20/Aug/2024	06:00	25/Aug/2024	21:00		PLANNED	Requested
487	RQ184823	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-SAMBHA(PG) (NRSS XXIX) CKT-2	NRSS XXIX	D	For AMP of Line Equipments	11/Aug/2024	09:00	11/Aug/2024	17:00	Kindly approve.	PLANNED	Requested
488	RQ184822	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-SAMBHA(PG) (NRSS XXIX) CKT-1	NRSS XXIX	D	For AMP of Line Equipments	08/Aug/2024	09:00	08/Aug/2024	17:00	Kindly approve.	PLANNED	Requested
489	RQ184804	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATRAN(PATR)-KAITHAL(PG) (PATRAN) CKT-2	POWERGRID, PATRAN	D	Line Equipments AMP Works.	06/Aug/2024	09:30	06/Aug/2024	14:30	Kindly approve.	PLANNED	Requested
490	RQ185037	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-BAGLIHAR(JK) (JKSPDCL) CKT-1	POWERGRID, KSPDCL	D	A/R Non Auto mode Required	06/Aug/2024	09:00	07/Aug/2024	18:00	Kindly approve.	PLANNED	Requested
491	RQ184909	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,POWERGRID	D	AR non auto mde required for live line OPGW installation woks	01/Aug/2024	07:00	31/Aug/2024	18:00	Kindly approve.	PLANNED	Requested
492	RQ184608	OCC_221	cpcc1_sd	BUS	400KV BUS 2 AT KANKROLI(PG)		D	For Firmware upgradation of PU and CU	30/Aug/2024	09:00	30/Aug/2024	18:00		PLANNED	Requested
493	RQ184595	OCC_221	cpcc1_sd	BUS	400KV BUS 2 AT CHITTORGARH(PG)		D	AMP Work	23/Aug/2024	09:00	23/Aug/2024	18:00		PLANNED	Requested
494	RQ184588	OCC_221	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 4		D	Jumping for Bay Extension and LBB Testing under package for Augmentation with 765/400kv, 1x1500MVA transformer (4th) at Bhadla-II PS implementation as per 6th meeting of National Committee on Transmission held on 30.09.2019	21/Aug/2024	17:00	24/Aug/2024	23:00		PLANNED	Requested
495	RQ184601	OCC_221	cpcc1_sd	BUS	400KV BUS 2 AT HISSAR(PG)		D	AMP Work	20/Aug/2024	09:00	20/Aug/2024	18:00	AMP Work	PLANNED	Requested
496	RQ184617	OCC_221	cpcc1_sd	BUS	400KV BUS 2 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (For Bus Bar Relay Stability Test of 400 kv Bus-2)	19/Aug/2024	09:00	20/Aug/2024	20:00		PLANNED	Requested
497	RQ184587	OCC_221	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 3		D	Jumping for Bay Extension and LBB Testing under package for Augmentation with 765/400kv, 1x1500MVA transformer (4th) at Bhadla-II PS implementation as per 6th meeting of National Committee on Transmission held on 30.09.2019	17/Aug/2024	17:00	20/Aug/2024	23:00		PLANNED	Requested
498	RQ184600	OCC_221	cpcc1_sd	BUS	400KV BUS 1 AT HISSAR(PG)		D	AMP Work	16/Aug/2024	09:00	16/Aug/2024	18:00	AMP Work	PLANNED	Requested
499	RQ184616	OCC_221	cpcc1_sd	BUS	400KV BUS 1 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (For Bus Bar Relay Stability Test of 400 kv Bus-1)	16/Aug/2024	09:00	17/Aug/2024	20:00		PLANNED	Requested
500	RQ184586	OCC_221	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 2		D	Jumping for Bay Extension and LBB Testing under package for Augmentation with 765/400kv, 1x1500MVA transformer (4th) at Bhadla-II PS implementation as per 6th meeting of National Committee on Transmission held on 30.09.2019	13/Aug/2024	17:00	16/Aug/2024	23:00		PLANNED	Requested
501	RQ184628	OCC_221	cpcc1_sd	BUS	400KV BUS 2 AT NEEMRANA(PG)		D	For Busbar testing and Bus bar stability test for Bay extension work under PSTL(Sikar2)	13/Aug/2024	08:00	14/Aug/2024	18:00		PLANNED	Requested
502	RQ184585	OCC_221	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 1		D	Jumping for Bay Extension and LBB Testing under package for Augmentation with 765/400kv, 1x1500MVA transformer (4th) at Bhadla-II PS implementation as per 6th meeting of National Committee on Transmission held on 30.09.2019	09/Aug/2024	17:00	12/Aug/2024	23:00		PLANNED	Requested
503	RQ184612	OCC_221	cpcc1_sd	BUS	400KV BUS 2 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (Bus Stability Test)	09/Aug/2024	09:00	10/Aug/2024	20:00		PLANNED	Requested
504	RQ184611	OCC_221	cpcc1_sd	BUS	400KV BUS 1 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (Bus Stability Test)	07/Aug/2024	09:00	08/Aug/2024	20:00		PLANNED	Requested
505	RQ184627	OCC_221	cpcc1_sd	BUS	400KV BUS 1 AT NEEMRANA(PG)		D	For Busbar testing and Bus bar stability test for Bay extension work under PSTL(Sikar2)	07/Aug/2024	08:00	08/Aug/2024	18:00		PLANNED	Requested
506	RQ184955	OCC_221	slcds_sd	BUS	400KV BUS 2 AT CHITTORGARH(RS)	RRVPNL	C	FOR MAINTAINCE WORK and Testing work	29/Aug/2024	09:30	30/Aug/2024	16:00		PLANNED	Requested
507	RQ184954	OCC_221	slcds_sd	BUS	400KV BUS 1 AT BIKANER(RS)	RRVPNL	D	Bay Maintenance Work	21/Aug/2024	08:00	21/Aug/2024	18:00		PLANNED	Requested
508	RQ184953	OCC_221	slcds_sd	BUS	400KV BUS 1 AT BHILWARA(RS)	RRVPNL	D	Routine Maintenance of 400KV Main Bus-1 and Associated Equipments to be carried out by M/s Kaycee Energy & Infra Pvt. Ltd. Kota	21/Aug/2024	08:00	21/Aug/2024	18:00		PLANNED	Requested

509	RQ184946	OCC_221	slcdcs_sd	BUS	400KV BUS 1 AT JODHPUR(RS)	RRVPNL	D	Quarterly Maintenance work.	20/Aug/2024	08:00	20/Aug/2024	18:00			PLANNED	Requested
510	RQ184950	OCC_221	slcdcs_sd	BUS	400KV BUS 2 AT AJMER(RS)	RRVPNL	D	Half Yearly maintenance work of associated equipments of 400 KV Main Bus-II to be carried out by M/s Kay Cee Energy Infra Ltd, Kota	13/Aug/2024	08:00	13/Aug/2024	18:00			PLANNED	Requested
511	RQ184949	OCC_221	slcdcs_sd	BUS	400KV BUS 1 AT AJMER(RS)	RRVPNL	D	Half Yearly maintenance work of associated equipments of 400 KV Main Bus-I to be carried out by M/s Kay Cee Energy Infra Ltd, Kota	12/Aug/2024	08:00	12/Aug/2024	18:00			PLANNED	Requested
512	RQ184952	OCC_221	slcdcs_sd	BUS	400KV BUS 2 AT BARMER(RS)	RRVPNL	D	Maintenance along with testing of Bay equipments	12/Aug/2024	08:00	12/Aug/2024	18:00			PLANNED	Requested
513	RQ184947	OCC_221	slcdcs_sd	BUS	400KV BUS 2 AT JODHPUR(RS)	RRVPNL	D	Quarterly Maintenance work.	08/Aug/2024	08:00	08/Aug/2024	18:00			PLANNED	Requested
514	RQ184951	OCC_221	slcdcs_sd	BUS	400KV BUS 1 AT BARMER(RS)	RRVPNL	D	Maintenance along with testing of Bay equipments	07/Aug/2024	08:00	07/Aug/2024	18:00			PLANNED	Requested
515	RQ185146	OCC_221	slcdcs_sd	BUS	400KV BUS 2 AT JODHPUR(RS)	RRVPNL	D	Required from 22.07.2024 to 24.07.2024 for Newly commissioned 400KV Circuit Breaker testing and Tie Bus CT Termination of new 125 MVAR bus reactor by M/s Kanohar Ltd on 252B bay	01/Aug/2024	08:00	03/Aug/2024	18:00			PLANNED	Requested
516	RQ184352	OCC_221	stuup_sd	BUS	400KV BUS 3 AT LUCKNOW(UP)	UPPTCL	C	* Upgradation of Bus Bar Protection panel from E/M type to Numerical. The >X Shutdown will be required simultaneously with 80 M	29/Aug/2024	09:00	29/Aug/2024	18:00			PLANNED	Requested
517	RQ184351	OCC_221	stuup_sd	BUS	400KV BUS 2 AT LUCKNOW(UP)	UPPTCL	C	* For Upgradation of Bus-Bar Protection Panel from Electromechanical type >X to Numerical Type at 400 KV Sub-Station, Sarajini	23/Aug/2024	09:00	30/Aug/2024	18:00			PLANNED	Requested
518	RQ184266	OCC_221	stuup_sd	BUS	400KV BUS 2 AT SULTANPUR(UP)	UPPTCL	C	* Preventive Maintenance of Bus-B at 400KV S/S Sultanpur	21/Aug/2024	10:00	21/Aug/2024	16:00			PLANNED	Requested
519	RQ184655	OCC_221	stuup_sd	BUS	400KV BUS 2 AT NEHTAUR(UP)	UPPTCL	C	For annual maintenance & Testing	13/Aug/2024	09:00	13/Aug/2024	18:00			PLANNED	Requested
520	RQ184654	OCC_221	stuup_sd	BUS	400KV BUS 1 AT NEHTAUR(UP)	UPPTCL	C	For annual maintenance & Testing	10/Aug/2024	09:00	10/Aug/2024	18:00			PLANNED	Requested
521	RQ184650	OCC_221	stuup_sd	BUS	400KV BUS 1 AT SIKANDRABAD(UP)	UPPTCL	C	For annual maintenance & Testing	10/Aug/2024	09:00	10/Aug/2024	18:00			PLANNED	Requested
522	RQ184651	OCC_221	stuup_sd	BUS	400KV BUS 2 AT SIKANDRABAD(UP)	UPPTCL	C	For annual maintenance & Testing	09/Aug/2024	09:00	09/Aug/2024	18:00			PLANNED	Requested
523	RQ184268	OCC_221	stuup_sd	BUS	400KV BUS 2 AT SARNATH(UP)	UPPTCL	C	* For Bus tightening <(>&-< Bus isolator tightening work	09/Aug/2024	09:00	10/Aug/2024	18:00			PLANNED	Requested
524	RQ184267	OCC_221	stuup_sd	BUS	400KV BUS 1 AT SARNATH(UP)	UPPTCL	C	* For Bus tightening <(>&-< Bus isolator tightening work	07/Aug/2024	09:00	08/Aug/2024	18:00			PLANNED	Requested
525	RQ185109	OCC_221	cpcc3_sd	BUS	400 KV RAMPUR_PRSTL (UP) - BUS 1	UPPTCL	C	SF6 GD BODY MAINTENANCE WORK	05/Aug/2024	09:00	12/Aug/2024	17:30			PLANNED	Requested
526	RQ184713	OCC_221	cpcc2_sd	BUS	400KV BUS 1 AT WAGOORA(PG)	POWERGRID	D	"Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021""	28/Aug/2024	09:00	28/Aug/2024	18:00	SD required for construction activity. Kindly approve		PLANNED	Requested
527	RQ184711	OCC_221	cpcc2_sd	BUS	400KV BUS 1 AT WAGOORA(PG)	POWERGRID	C	"Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021""	26/Aug/2024	09:00	27/Aug/2024	18:00	SD required for construction activity. Kindly approve		PLANNED	Requested
528	RQ185261	OCC_221	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 1	POWERGRID	D	For erection work of bay extension of 400KV/220KV ICT 11 Dia at Fatehgarh 2 RS INFRA	20/Aug/2024	17:00	28/Aug/2024	23:00			PLANNED	Requested
529	RQ184714	OCC_221	cpcc2_sd	BUS	400KV BUS 2 AT WAGOORA(PG)	POWERGRID	D	"Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021""	17/Aug/2024	09:00	17/Aug/2024	18:00	SD required for construction activity. Kindly approve		PLANNED	Requested
530	RQ184916	OCC_221	cpcc2_sd	BUS	400KV BUS 3 AT MOGA(PG)	POWERGRID	C	Attending SF6 Leakage in 400 KV GIS Bus-1	16/Aug/2024	08:00	31/Aug/2024	18:00	Kindly approve.		PLANNED	Requested
531	RQ184786	OCC_221	cpcc2_sd	BUS	400KV BUS 1 AT JALANDHAR(PG)	POWERGRID	D	For AMP works	09/Aug/2024	10:00	09/Aug/2024	18:00	Kindly approve.		PLANNED	Requested
532	RQ184712	OCC_221	cpcc2_sd	BUS	400KV BUS 2 AT WAGOORA(PG)	POWERGRID	C	"Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021""	09/Aug/2024	09:00	16/Aug/2024	18:00	SD required for construction activity. Kindly approve		PLANNED	Requested
533	RQ185264	OCC_221	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 4	POWERGRID	D	For erection work of bay extension of 400 KV Jackson line bays	07/Aug/2024	17:00	12/Aug/2024	23:00			PLANNED	Requested
534	RQ185265	OCC_221	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 3	POWERGRID	D	For erection of LV side Jack bus of 765/400 KV ICT-5, Busbar, LBB Testing of ICT-5 under Phase 2 commissioning works	07/Aug/2024	17:00	12/Aug/2024	23:00			PLANNED	Requested
535	RQ184853	OCC_221	cpcc3_sd	BUS	400KV BUS 1 AT SOHAWAL(PG)	POWERGRID	D	for amp work	07/Aug/2024	08:00	07/Aug/2024	18:00			PLANNED	Requested
536	RQ184888	OCC_221	cpcc3_sd	BUS	400KV AGRA(PG) - BUS 2	POWERGRID	D	AMP OF BUSBAR TIGHTENING OF JUMPE BOLTS AND TERMINAL PADS OF BUS SIDE ISOLATOR AND Conductor Replacement in Jack bus jumper of ICT-2(Remarks -400 KV Bus-1C)	07/Aug/2024	08:00	07/Aug/2024	17:00			PLANNED	Requested
537	RQ184709	OCC_221	cpcc2_sd	BUS	400KV BUS 2 AT WAGOORA(PG)	POWERGRID	D	"Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021""	06/Aug/2024	09:00	06/Aug/2024	18:00	SD required for construction activity. Kindly approve		PLANNED	Requested
538	RQ184861	OCC_221	cpcc3_sd	BUS	400KV BUS 1 AT BALIA(PG)	POWERGRID	D	AMP Work	05/Aug/2024	09:00	05/Aug/2024	18:00			PLANNED	Requested

539	RQ184708	OCC_221	cpcc_sd	BUS	400KV BUS 1 AT WAGOOA(PG)	POWERGRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021"	05/Aug/2024	09:00	05/Aug/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Requested	
540	RQ184931	OCC_221	cpcc_sd	BUS	400KV BUS 1 AT KISHENPUR(PG)	POWERGRID	D	For Jumper/Dropper Tightning and Strengthening work.	02/Aug/2024	09:30	02/Aug/2024	17:00	Kindly approve.	PLANNED	Requested	
541	RQ184858	OCC_221	cpcc_sd	BUS	400KV BUS 2 AT ALLAHABAD(PG)	POWERGRID	D	For Bus Bar Relay Retrofitment & AMP Work	02/Aug/2024	09:00	02/Aug/2024	18:00		PLANNED	Requested	
542	RQ185262	OCC_221	cpcc_sd	BUS	400 KV FATEHGARH-III(PG) - BUS 2	POWERGRID	D	For erection work of bay extension of 400kV/220kV ICT 11 Dia at Fatehgarh 2 RS INFRA	01/Aug/2024	17:00	06/Aug/2024	23:00		PLANNED	Requested	
543	RQ185263	OCC_221	cpcc_sd	BUS	400 KV FATEHGARH-III(PG) - BUS 3	POWERGRID	D	For erection work of bay extension of 400 kV Jackson line bays	01/Aug/2024	17:00	06/Aug/2024	23:00		PLANNED	Requested	
544	RQ184857	OCC_221	cpcc_sd	BUS	400KV BUS 1 AT ALLAHABAD(PG)	POWERGRID	D	For Bus Bar Relay Retrofitment & AMP Work	01/Aug/2024	08:00	01/Aug/2024	18:00		PLANNED	Requested	
545	RQ184917	OCC_221	cpcc_sd	BUS	400KV BUS 4 AT MOGA(PG)	POWERGRID	C	Attending SF6 Leakage in 400 kV GIS Bus-2	01/Aug/2024	08:00	15/Aug/2024	18:00	Kindly approve.	PLANNED	Requested	
546	RQ184356	OCC_221	stuup_sd	BUS	400KV BUS 2 AT GR.NOIDA(UPC)	UPPCL	C	* Maintenance work will be done of mentioned bus during this shutdown >X period.	25/Aug/2024	07:30	25/Aug/2024	13:00		PLANNED	Requested	
547	RQ184948	OCC_221	slidcr_sd	BUS	400KV BUS 1 AT KAWAI SCTPS(APR)	APRL	D	Annual maintenance and testing of Bus-1 and bus connecting Isolators.	23/Aug/2024	08:00	23/Aug/2024	18:00		PLANNED	Requested	
548	RQ185221	OCC_221	cpcc_sd	BUS	400 KV FATEHGARH_III(PG) - BUS 2	PRTL	D	For Bay extension works, To avoid induction during movement of machinery, T&P.	14/Aug/2024	17:00	21/Aug/2024	23:00		PLANNED	Requested	
549	RQ185222	OCC_221	cpcc_sd	BUS	400 KV FATEHGARH_III(PG) - BUS 1	PRTL	D	For Bay extension works, To avoid induction during movement of machinery, T&P.	13/Aug/2024	17:00	13/Aug/2024	23:00		PLANNED	Requested	
550	RQ185223	OCC_221	cpcc_sd	BUS	400 KV FATEHGARH_III(PG) - BUS 2	PRTL	D	"For 401 89 A Isolator Foundation strengthening (Civil) works for compliance of Vigilence observation"	12/Aug/2024	17:00	12/Aug/2024	23:00		PLANNED	Requested	
551	RQ185057	OCC_221	slidchr_sd	BUS	400KV BUS 2 AT KABULPUR(HV)	HVPNL	D	AMP of BUS Equipment (Testing of line CVT & BUS Isolator Alignment)	13/Aug/2024	08:00	13/Aug/2024	20:00		PLANNED	Requested	
552	RQ185056	OCC_221	slidchr_sd	BUS	400KV BUS 1 AT KABULPUR(HV)	HVPNL	D	AMP of BUS Equipment (Testing of line CVT & BUS Isolator Alignment)	12/Aug/2024	08:00	12/Aug/2024	20:00		PLANNED	Requested	
553	RQ185041	OCC_221	slidcup_sd	BUS	400KV BUS 2 AT ANPARA_B(UPUN)	UPRVUNL	C	COMMISSIONING OF low impedance bus bar protection relay	10/Aug/2024	08:00	10/Aug/2024	18:00	All other elements shall remain in service via 400KV Bus-1	PLANNED	Requested	
554	RQ185039	OCC_221	slidcup_sd	BUS	400KV BUS 1 AT ANPARA_B(UPUN)	UPRVUNL	C	COMMISSIONING OF low impedance bus bar protection relay	09/Aug/2024	08:00	09/Aug/2024	18:00	All other elements shall remain in service via 400KV Bus-2	PLANNED	Requested	
555	RQ184302	OCC_221	singrauli_sd	BUS	400KV BUS 1 AT SINGRAULI(NT)	NTPC	C	GEN-02 BUS 1 ISOLATOR REPLACEMENT	10/Aug/2024	00:00	13/Aug/2024	18:00	BUS -01 SHUTDOWN WILL BE REQUIRED	PLANNED	Requested	
556	RQ184301	OCC_221	singrauli_sd	BUS	400KV BUS 2 AT SINGRAULI(NT)	NTPC	C	GEN-02 BUS 2 ISOLATOR REPLACEMENT	05/Aug/2024	08:00	08/Aug/2024	18:00	BUS -02 SHUTDOWN WILL BE REQUIRED	PLANNED	Requested	
557	RQ184309	OCC_221	singrauli_sd	BUS	400KV BUS 4 AT SINGRAULI(NT)	NTPC	C	GEN-07 BUS 04 Y PHASE HOT SPOT	01/Aug/2024	08:00	01/Aug/2024	18:00	BUS -04 UNDER SHUTDOWN AND GEN-07 WILL BE SHIFTED TO TBC FOR WORK	PLANNED	Requested	
558	RQ184300	OCC_221	singrauli_sd	BUS	400KV BUS 4 AT SINGRAULI(NT)	NTPC	C	GEN-07 BUS 04 Y PHASE HOT SPOT	01/Aug/2024	08:00	31/Aug/2024	18:00	BUS -04 UNDER SHUTDOWN AND GEN-07 WILL BE SHIFTED TO TBC FOR WORK	PLANNED	Requested	
559	RQ184365	OCC_221	stuup_sd	BUS	400 KV BADAUNE(UP) - BUS 1	OCBTL	C	For replacement of Gas Density monitor of Y-ph Bus-1 PT	01/Aug/2024	10:00	04/Aug/2024	18:00		PLANNED	Requested	
560	RQ184646	OCC_221	cpcc_sd	LINE REACTOR	50 MVAR SWITCHABLE LR ON 400 KV KANKROLI-ZERDA (PG) CKT-1 @KANKROLI(PG)	POWERGRID	D	Replacement of A/R relay	21/Aug/2024	08:00	21/Aug/2024	18:00		PLANNED	Requested	
561	RQ184648	OCC_221	cpcc_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON AGRA-JAIPUR SOUTH (PG) CKT-2 @JAIPUR SOUTH(PG)	POWERGRID	D	AMP OF LINE REACTOR	10/Aug/2024	08:00	10/Aug/2024	18:00		PLANNED	Requested	
562	RQ184649	OCC_221	cpcc_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON 400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1 @JAIPUR SOUTH(PG)	POWERGRID	D	AMP OF LINE REACTOR	08/Aug/2024	08:00	08/Aug/2024	18:00		PLANNED	Requested	
563	RQ184647	OCC_221	cpcc_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON 400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1 @JAIPUR SOUTH(PG)	POWERGRID	D	Rectification of CoE Audit point & ATTENDING OIL LEKAGE	07/Aug/2024	08:00	07/Aug/2024	18:00		PLANNED	Requested	
564	RQ184645	OCC_221	cpcc_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON BIKANER(RS)-SIKAR(PG) (RS) CKT-2 @SIKAR(PG)	RRVPNL	D	AMP OF LINE REACTOR	07/Aug/2024	08:00	07/Aug/2024	18:00		PLANNED	Requested	
565	RQ184251	OCC_221	stuup_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400 KV LUCKNOW(UP)	UPPTCL	D	* For Upgradation of Bus Bar Protection from E/M type to Numerical. The >X shutdown is required simultaneously with 400 KV Tra	29/Aug/2024	09:00	29/Aug/2024	18:00		PLANNED	Requested	
566	RQ184260	OCC_221	stuup_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV PANKI(UP)	UPPTCL	D	* SHUTDOWN OF 125MVAR BUS REACTOR FOR PROTECTION TESTING AND BAY >X MAINTENANCE (LINE SHUTDOWN REQUIRED)	21/Aug/2024	10:00	22/Aug/2024	17:00		PLANNED	Requested	

567	RQ184635	OCC_221	cpcc1_sd	BR/BSR/MSR/M/SR	125 MVAR BUS REACTOR NO 2 AT 400KV MANESAR(PG)	POWERGRID	D	Fine tuning of CSD	23/Aug/2024	08:00	23/Aug/2024	18:00		PLANNED	Requested
568	RQ184638	OCC_221	cpcc1_sd	BR/BSR/MSR/M/SR	125 MVAR BUS REACTOR NO 1 AT 400KV CHITTORGARH(PG)	POWERGRID	D	AMP of reactor bay and pre warranty test of bus reactor	22/Aug/2024	08:00	22/Aug/2024	18:00		PLANNED	Requested
569	RQ184634	OCC_221	cpcc1_sd	BR/BSR/MSR/M/SR	125 MVAR BUS REACTOR NO 1 AT 400KV MANESAR(PG)	POWERGRID	D	Fine tuning of CSD	20/Aug/2024	08:00	20/Aug/2024	18:00		PLANNED	Requested
570	RQ184637	OCC_221	cpcc1_sd	BR/BSR/MSR/M/SR	50 MVAR BUS REACTOR NO 1 AT 400KV KANKROLI(PG)	POWERGRID	D	Fine tuning of CSD	20/Aug/2024	08:00	20/Aug/2024	18:00		PLANNED	Requested
571	RQ184639	OCC_221	cpcc1_sd	BR/BSR/MSR/M/SR	125 MVAR BUS REACTOR NO 1 AT 400KV JAIPUR SOUTH(PG)	POWERGRID	D	ATTENDING OIL LEAKAGE	18/Aug/2024	08:00	18/Aug/2024	18:00		PLANNED	Requested
572	RQ184633	OCC_221	cpcc1_sd	BR/BSR/MSR/M/SR	225 MVAR BUS SERIES REACTOR NO 1 AT 400 KV MANDOLA(PG)	POWERGRID	D	For AMP	16/Aug/2024	08:00	16/Aug/2024	18:00		PLANNED	Requested
573	RQ184636	OCC_221	cpcc1_sd	BR/BSR/MSR/M/SR	125 MVAR BUS REACTOR NO 2 AT 400 KV SIKAR(PG)	POWERGRID	D	For AMP	01/Aug/2024	08:00	01/Aug/2024	18:00		PLANNED	Requested
574	RQ184640	OCC_221	cpcc1_sd	BR/BSR/MSR/M/SR	80 MVAR BUS REACTOR NO 1 AT 400KV KOTPUTLI(PG)	POWERGRID	C	"For Construction Activities of SS-104 Package (Construction of Firewall) "	01/Aug/2024	08:00	10/Aug/2024	18:00		PLANNED	Requested
575	RQ184971	OCC_221	slcdcs_sd	BR/BSR/MSR/M/SR	125 MVAR BUS REACTOR NO 2 AT 400KV BIKANER(RS)	RRVPNL	D	Bay Maintenance Work	22/Aug/2024	08:00	22/Aug/2024	18:00		PLANNED	Requested
576	RQ184970	OCC_221	slcdcs_sd	BR/BSR/MSR/M/SR	50 MVAR BUS REACTOR NO 1 AT 400KV BIKANER(RS)	RRVPNL	D	Bay Maintenance Work	20/Aug/2024	08:00	20/Aug/2024	18:00		PLANNED	Requested
577	RQ184973	OCC_221	slcdcs_sd	BR/BSR/MSR/M/SR	80 MVAR BUS REACTOR NO 1 AT 400 KV CHHABRA SCTPS(RS)	RRVPNL	C	Annual maintenance of Reactor transformer, Bay equipments, Relay testing and transformer protection checking	09/Aug/2024	08:00	10/Aug/2024	18:00		PLANNED	Requested
578	RQ184972	OCC_221	slcdcs_sd	BR/BSR/MSR/M/SR	50 MVAR BUS REACTOR NO 1 AT 400KV BANGARH(RS)	RRVPNL	D	Quarterly maintenance and testing work of bay equipments .	06/Aug/2024	08:00	06/Aug/2024	18:00		PLANNED	Requested
579	RQ185026	OCC_221	indigrd_sd	BR/BSR/MSR/M/SR	63 MVAR BUS REACTOR NO 2 AT 400 KV AMARGARH(NRSS XXIX)	NRSS XXIX	D	AMP Work	21/Aug/2024	09:00	21/Aug/2024	18:00		PLANNED	Requested
580	RQ185025	OCC_221	indigrd_sd	BR/BSR/MSR/M/SR	63 MVAR BUS REACTOR NO 1 AT 400 KV AMARGARH(NRSS XXIX)	NRSS XXIX	D	AMP Work	20/Aug/2024	09:00	20/Aug/2024	18:00		PLANNED	Requested
581	RQ185175	OCC_221	slcdcs_sd	BAY	40552C MAIN BAY - 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT- 2 AT BASSI(PG)	RRVPNL	D	1.To check operation timing of CB 2. Measurement of DCRM of CB 3. Measurement of Tan-delta of CTs	29/Aug/2024	08:00	29/Aug/2024	18:00		PLANNED	Requested
582	RQ185190	OCC_221	slcdcs_sd	BAY	404-52T TIE BAY - 400 KV ANTA-KALISINDH (RS) CKT- 1 (RRVPNL) AND FUTURE AT 400 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly Maintenance work	23/Aug/2024	08:00	23/Aug/2024	18:00		PLANNED	Requested
583	RQ185191	OCC_221	slcdcs_sd	BAY	404-52D MAIN BAY - 400 KV ANTA-KALISINDH (RS) CKT- 1 (RRVPNL)	RRVPNL	D	Quarterly Maintenance work	22/Aug/2024	08:00	22/Aug/2024	18:00		PLANNED	Requested
584	RQ185177	OCC_221	slcdcs_sd	BAY	401052D MAIN BAY - 400KV PHAGI-AJMER (RS) CKT-1 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	20/Aug/2024	08:00	20/Aug/2024	18:00		PLANNED	Requested
585	RQ185176	OCC_221	slcdcs_sd	BAY	40852C MAIN BAY - 400KV PHAGI-HEERAPURA (RS) CKT-1 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	16/Aug/2024	08:00	16/Aug/2024	18:00		PLANNED	Requested
586	RQ185179	OCC_221	slcdcs_sd	BAY	408 TIE BAY - 400KV PHAGI-HEERAPURA (RS) CKT-1 AND 400KV PHAGI-AJMER (RS) CKT-2 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	13/Aug/2024	08:00	13/Aug/2024	18:00		PLANNED	Requested
587	RQ185178	OCC_221	slcdcs_sd	BAY	40752D MAIN BAY - 400KV PHAGI-HEERAPURA (RS) CKT-2 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	12/Aug/2024	08:00	12/Aug/2024	18:00		PLANNED	Requested
588	RQ185144	OCC_221	slcdcs_sd	BAY	411 TIE BAY - 400KV PHAGI-AJMER (RS) CKT-2 AND FUTURE AT AJMER(RS)	RRVPNL	D	Half Yearly maintenance work of associated equipments of Tie Bay (411) of 400 KV Ajmer-Phagi-II & Future to be carried out by M/s Kay Cee Energy Infra Ltd, Kota	08/Aug/2024	08:00	08/Aug/2024	18:00		PLANNED	Requested
589	RQ185174	OCC_221	slcdcs_sd	BAY	40452T TIE BAY - 400KV BASSI(PG)-PHAGI(RS) (PG) CKT- 2 AND FUTURE AT PHAGI(RS)	RRVPNL	D	1.To check operation timing of CB 2. Measurement of DCRM of CB 3. Measurement of Tan-delta of CTs	08/Aug/2024	08:00	08/Aug/2024	18:00		PLANNED	Requested
590	RQ185145	OCC_221	slcdcs_sd	BAY	408 TIE BAY - 400/220KV 315 MVA ICT 1 AT AJMER(RS) AND 400KV PHAGI-AJMER (RS) CKT-1	RRVPNL	D	Half Yearly maintenance work of associated equipments of Tie Bay (408) of 400 KV Ajmer-Phagi-I & 315MVA ICT-1 to be carried out by M/s Kay Cee Energy Infra Ltd, Kota	07/Aug/2024	08:00	07/Aug/2024	18:00		PLANNED	Requested

591	RQ184580	OCC_221	cpcc1_sd	BAY	408 TIE BAY - 400 KV KURUKSHETRA(PG)-DHANANSU(PS) (PG) CKT-1 (PSTCL) AND FUTURE AT 400 KV DHANANSU(PS) (PSTCL)	PSTCL	C	FOR CB INSPECTION AND RECTIFICATION WORKS	28/Aug/2024	08:00	31/Aug/2024	18:00		PLANNED	Requested	
592	RQ184807	OCC_221	cpcc2_sd	BAY	414 TIE BAY - 400KV KAITHAL-MALERKOTLA (PG) CKT-1 AND 125 MVAR BUS REACTOR NO 2 AT 400KV KAITHAL(PG)	POWERGRID	C	CB Drive Overhauling work	27/Aug/2024	09:00	30/Aug/2024	18:00	Kindly approve.	PLANNED	Requested	
593	RQ184582	OCC_221	cpcc1_sd	BAY	423 TIE BAY - 400KV KURUKSHETRA-JALANDHAR (PG) CKT-1 AND 400KV JALANDHAR(PG)-NAKODAR(PSG) (PG) CKT-1 AT JALANDHAR(PG)	POWERGRID	C	FOR CB INSPECTION AND RECTIFICATION WORKS	25/Aug/2024	08:00	28/Aug/2024	18:00		PLANNED	Requested	
594	RQ184806	OCC_221	cpcc2_sd	BAY	410 MAIN BAY - 400KV PATRAN(PATR)-KAITHAL(PG) (PG) CKT-1 AT KAITHAL(PG)	POWERGRID	C	CB Drive Overhauling work	23/Aug/2024	09:00	26/Aug/2024	18:00	Kindly approve.	PLANNED	Requested	
595	RQ184525	OCC_221	cpcc1_sd	BAY	427 TIE BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV KURUKSHETRA(PG) AND 400KV ABDULLAPUR-KURUKSHETRA (PG) CKT-2	POWERGRID	C	FOR CB INSPECTION AND RECTIFICATION WORKS	22/Aug/2024	08:00	27/Aug/2024	18:00		PLANNED	Requested	
596	RQ185010	OCC_221	cpcc3_sd	BAY	412 MAIN BAY - 400/220KV 315 MVA ICT 1 AT SOHAWAL(PG)	POWERGRID	C	CB Overhauling	19/Aug/2024	09:00	21/Aug/2024	18:00		PLANNED	Requested	
597	RQ185019	OCC_221	cpcc3_sd	BAY	415 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV ALLAHABAD(PG) (POWERGRID) AT 400 KV ALLAHABAD(PG)	POWERGRID	C	For Circuit Breaker Mechanism Overhauling	19/Aug/2024	09:00	22/Aug/2024	18:00		PLANNED	Requested	
598	RQ184805	OCC_221	cpcc2_sd	BAY	407 MAIN BAY - 400KV PATRAN(PATR)-KAITHAL(PG) (PG) CKT-2 AT KAITHAL(PG)	POWERGRID	C	CB Drive Overhauling work	19/Aug/2024	09:00	22/Aug/2024	18:00	Kindly approve.	PLANNED	Requested	
599	RQ184528	OCC_221	cpcc1_sd	BAY	418 MAIN BAY - 400KV ABDULLAPUR-KURUKSHETRA (PG) CKT-1 AT KURUKSHETRA(PG)	POWERGRID	C	FOR CB INSPECTION AND RECTIFICATION WORKS	17/Aug/2024	08:00	21/Aug/2024	18:00		PLANNED	Requested	
600	RQ185014	OCC_221	cpcc3_sd	BAY	430 MAIN BAY - 400/220KV 315 MVA ICT 2 AT KANPUR(PG)	POWERGRID	C	Un-installation of BHEL make circuit breaker & installation of Siemens make Circuit Breaker	16/Aug/2024	08:00	20/Aug/2024	18:00		PLANNED	Requested	
601	RQ184924	OCC_221	cpcc2_sd	BAY	423 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT MOGA(PG) (POWERGRID) AND 400 KV MOGA-HISSAR (PG) CKT-2 AT 400 KV MOGA(PG) (POWERGRID)	POWERGRID	C	For Testing After retrofitting of Busbar / LBB relay.	13/Aug/2024	08:00	14/Aug/2024	18:00	Kindly approve.	PLANNED	Requested	
602	RQ185009	OCC_221	cpcc3_sd	BAY	414 TIE BAY - 400KV BUS 1 AT SOHAWAL(PG) (POWERGRID) AND G3 MVAR BUS REACTOR NO 2 AT 400 KV SOHAWAL(PG) AT 400 KV SOHAWAL(PG) (POWERGRID)	POWERGRID	C	CB Overhauling	12/Aug/2024	09:00	14/Aug/2024	18:00		PLANNED	Requested	
603	RQ184524	OCC_221	cpcc1_sd	BAY	407 MAIN BAY - 400KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1 AT KANKROLI(PG)	POWERGRID	C	For CB Overhauling	12/Aug/2024	08:00	14/Aug/2024	18:00		PLANNED	Requested	
604	RQ185018	OCC_221	cpcc3_sd	BAY	409 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT ALLAHABAD(PG) (POWERGRID)	POWERGRID	C	For Circuit Breaker retrofitment work	12/Aug/2024	08:00	16/Aug/2024	18:00		PLANNED	Requested	
605	RQ185013	OCC_221	cpcc3_sd	BAY	424 MAIN BAY - SVC NO 2(-140/+140MVAR) AT 400 KV KANPUR(PG)	POWERGRID	C	dismantling of CB,CT and bypassing of CT secondary. Opening jumper connection from Tie bay to 424-89A. Connection of tie bay jack bus to 424-89 isolator.	12/Aug/2024	08:00	14/Aug/2024	18:00		PLANNED	Requested	
606	RQ184923	OCC_221	cpcc2_sd	BAY	420 TIE BAY - 400 KV KISHENPUR-MOGA (PG) CKT-2 (POWERGRID) AND 400 KV MOGA-HISSAR (PG) CKT-3 AT 400 KV MOGA(PG) (POWERGRID)	POWERGRID	C	For Testing After retrofitting of Busbar / LBB relay.	11/Aug/2024	08:00	12/Aug/2024	18:00	Kindly approve.	PLANNED	Requested	

607	RQ184922	OCC_221	cpcc2_sd	BAY	414 TIE BAY - 50 MVAR BUS REACTOR NO 1 AT 400KV MOGA(PG) (POWERGRID) AND 400 KV KISHENPUR-MOGA (PG) CKT-1 AT 400 KV MOGA(PG) (POWERGRID)	POWERGRID	C	For Testing After retrofitting of Busbar / LBB relay.	09/Aug/2024	08:00	10/Aug/2024	18:00	Kindly approve.	PLANNED	Requested
608	RQ184529	OCC_221	cpcc1_sd	BAY	406 MAIN BAY - 400KV KURUKSHETRA-MALERKOTLA (PG) CKT-2 AT KURUKSHETRA(PG)	POWERGRID	C	FOR CB INSPECTION AND RECTIFICATION WORKS	08/Aug/2024	08:00	18/Aug/2024	18:00		PLANNED	Requested
609	RQ184527	OCC_221	cpcc1_sd	BAY	404 MAIN BAY - 400/220KV 500 MVA ICT 2 AT KURUKSHETRA(PG)	POWERGRID	C	FOR CB INSPECTION AND RECTIFICATION WORKS	08/Aug/2024	08:00	18/Aug/2024	18:00		PLANNED	Requested
610	RQ184526	OCC_221	cpcc1_sd	BAY	405 TIE BAY - 400KV KURUKSHETRA-MALERKOTLA (PG) CKT-2 AND 400/220KV 500 MVA ICT 2 AT KURUKSHETRA(PG)	POWERGRID	C	FOR CB INSPECTION AND RECTIFICATION WORKS	08/Aug/2024	08:00	18/Aug/2024	18:00		PLANNED	Requested
611	RQ184921	OCC_221	cpcc2_sd	BAY	411 TIE BAY - 400 KV TALWANDI SABOO(PSG)-MOGA(PG) (PS) CKT-1 (POWERGRID) AND 125 MVAR BUS REACTOR NO 2 AT 400 KV MOGA(PG) AT 400 KV MOGA(PG) (POWERGRID)	POWERGRID	C	For Testing After retrofitting of Busbar / LBB relay.	07/Aug/2024	08:00	08/Aug/2024	18:00	Kindly approve.	PLANNED	Requested
612	RQ185017	OCC_221	cpcc3_sd	BAY	406 MAIN BAY - 400/220 KV 315 MVA ICT 2 AT ALLAHABAD(PG) (POWERGRID) AT 400 KV ALLAHABAD(PG)	POWERGRID	C	For Circuit Breaker retrofitment work	06/Aug/2024	09:00	10/Aug/2024	18:00		PLANNED	Requested
613	RQ185012	OCC_221	cpcc3_sd	BAY	424 MAIN BAY - SVC NO 2(-140/+140MVAR) AT 400 KV KANPUR(PG)	POWERGRID	C	for isolator retrofitment of 425-89A isolator under ADDCAP.	06/Aug/2024	08:00	10/Aug/2024	18:00		PLANNED	Requested
614	RQ184808	OCC_221	cpcc2_sd	BAY	415 MAIN BAY - 125 MVAR BUS REACTOR NO 2 AT 400KV KAITHAL(PG)	POWERGRID	C	CB Drive Overhauling work	05/Aug/2024	09:00	08/Aug/2024	18:00	Kindly approve.	PLANNED	Requested
615	RQ184920	OCC_221	cpcc2_sd	BAY	408 TIE BAY - 400KV MOGA-HISSAR (PG) CKT-1 AND 400/220KV 315 MVA ICT 4 AT MOGA(PG)	POWERGRID	C	For Testing After retrofitting of Busbar / LBB relay.	05/Aug/2024	08:00	06/Aug/2024	18:00	Kindly approve.	PLANNED	Requested
616	RQ184919	OCC_221	cpcc2_sd	BAY	405 TIE BAY - 400 KV MOGA-FATEHABAD (PG) CKT-1 (POWERGRID) AND 400/220 KV 500 MVA ICT 3 AT MOGA(PG) AT 400 KV MOGA(PG) (POWERGRID)	POWERGRID	C	For Testing After retrofitting of Busbar / LBB relay.	03/Aug/2024	08:00	04/Aug/2024	18:00	Kindly approve.	PLANNED	Requested
617	RQ184883	OCC_221	cpcc3_sd	BAY	404 BUS COUPLER BAY - 400KV BUS 1 AT VINDHYACHAL(PG) (POWERGRID) AND 400KV BUS 2 AT VINDHYACHAL(PG) AT 400 KV VINDHYACHAL(PG) (POWERGRID)	POWERGRID	D	AMP of Bay Equipment(Remarks-AWL7 Bay)	02/Aug/2024	08:00	02/Aug/2024	18:00		PLANNED	Requested
618	RQ184795	OCC_221	cpcc2_sd	BAY	411 T TIE BAY - 400 KV AMRITSAR-JALANDHAR (PG) CKT-1 (POWERGRID) AND 400 KV MOGA-JALANDHAR (PG) CKT-2 AT 400 KV JALANDHAR(PG) (POWERGRID)	POWERGRID	C	CB DRIVE OVERHAULING WORK CB DRIVE OVERHAULING WORK	01/Aug/2024	10:00	03/Aug/2024	18:00	Kindly approve.	PLANNED	Requested
619	RQ185011	OCC_221	cpcc3_sd	BAY	425 TIE BAY - SVC NO 2(-140/+140MVAR) AT 400 KV KANPUR(PG) (POWERGRID) AND 400/220 KV 315 MVA ICT 1 AT KANPUR(PG) AT 400 KV KANPUR(PG) (POWERGRID)	POWERGRID	C	For isolator retrofitment. Isolators 425-89A & 425-89B are to be retrofitted under ADD CAP scheme	01/Aug/2024	08:00	10/Aug/2024	18:00		PLANNED	Requested
620	RQ184918	OCC_221	cpcc2_sd	BAY	402 TIE BAY - 400/220KV 250 MVA ICT 2 AT MOGA(PG) AND 400/220KV 500 MVA ICT 1 AT MOGA(PG)	POWERGRID	C	For Testing After retrofitting of Busbar / LBB relay.	01/Aug/2024	08:00	02/Aug/2024	18:00	Kindly approve.	PLANNED	Requested

621	RQ184673	OCC_221	stuup_sd	BAY	414 TIE BAY - 400KV HAPUR(UP)-MORADABAD(UP) (UNDEF) CKT-1 AND 400KV HAPUR-DASNA (UP) CKT-2 AT HAPUR(UP)	UPPTCL	C	For annual maintenance & Testing	26/Aug/2024	09:00	26/Aug/2024	15:00		PLANNED	Requested
622	RQ184353	OCC_221	stuup_sd	BAY	401 BUS COUPLER BAY - 400KV BUS 1 AT LUCKNOW(UP) (UPPTCL) AND 400KV BUS 2 AT LUCKNOW(UP) AT 400 KV LUCKNOW(UP) (UPPTCL)	UPPTCL	C	* For Upgradation of Bus-Bar Protection Panel from Electromechanical type >X to Numerical Type (Connection of CT Bus-Bar Prot	23/Aug/2024	09:00	30/Aug/2024	18:00		PLANNED	Requested
623	RQ185073	OCC_221	cpcc3_sd	BAY	410 MAIN BAY - 400 KV SAMBHAL_PRSTL - RAMPUR_PRSTL (UP) CKT-2 (UPPTCL) AT 400 KV SAMBHAL_PRSTL (UP)	UPPTCL	C	Interrupter maintenance work at Sambhal substation.	22/Aug/2024	10:00	30/Aug/2024	18:00		PLANNED	Requested
624	RQ184678	OCC_221	stuup_sd	BAY	410 MAIN BAY - 400 KV GR.NOIDA_2(UPC)-SIKANDRABAD (UP) CKT-1 AT GR.NOIDA_2(UPC)	UPPTCL	C	For annual maintenance & Testing	19/Aug/2024	09:00	19/Aug/2024	15:00		PLANNED	Requested
625	RQ184656	OCC_221	stuup_sd	BAY	401 MAIN BAY - 400/132KV 200 MVA ICT 1 AT NEHTAUR(UP)	UPPTCL	C	For annual maintenance & Testing	17/Aug/2024	09:00	17/Aug/2024	15:00		PLANNED	Requested
626	RQ184665	OCC_221	stuup_sd	BAY	408 TIE BAY - 400 KV GR.NOIDA_2(UPC)-SIKANDRABAD (UP) CKT-2 AND 400 KV GR.NOIDA_2(UPC)-NOIDA SEC 148 (UP) CKT-2 AT 400 KV GR.NOIDA_2(UPC)	UPPTCL	C	For annual maintenance & Testing	17/Aug/2024	09:00	17/Aug/2024	15:00		PLANNED	Requested
627	RQ184666	OCC_221	stuup_sd	BAY	409 MAIN BAY - 400 KV GR.NOIDA_2(UPC)-NOIDA SEC 148 (UP) CKT-2 AT GR.NOIDA_2(UPC)	UPPTCL	C	For annual maintenance & Testing	16/Aug/2024	09:00	16/Aug/2024	15:00		PLANNED	Requested
628	RQ185072	OCC_221	cpcc3_sd	BAY	409 MAIN BAY - 400 KV SAMBHAL_PRSTL - RAMPUR_PRSTL (UP) CKT-1 (UPPTCL) AT 400 KV SAMBHAL_PRSTL (UP)	UPPTCL	D	Bay 409 CB Interrupter maintenance work at Sambhal substation.	12/Aug/2024	10:00	21/Aug/2024	18:00		PLANNED	Requested
629	RQ184652	OCC_221	stuup_sd	BAY	401 MAIN BAY - 400/220KV 500 MVA ICT 1 AT SIKANDRABAD(UP)	UPPTCL	C	For annual maintenance & Testing	12/Aug/2024	09:00	12/Aug/2024	15:00		PLANNED	Requested
630	RQ184653	OCC_221	stuup_sd	BAY	407 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT SIKANDRABAD(UP)	UPPTCL	C	For annual maintenance & Testing	10/Aug/2024	09:00	10/Aug/2024	18:00		PLANNED	Requested
631	RQ185086	OCC_221	slidcp_sd	BAY	416 MAIN BAY - 400 KV ANPARA-SARNATH (UP) CKT-1 (UPPTCL)	UPPTCL	C	For Bus tightening and Bus Isolator tightening work	09/Aug/2024	14:00	09/Aug/2024	17:00		PLANNED	Requested
632	RQ185071	OCC_221	cpcc3_sd	BAY	407 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT SAMBHAL_PRSTL (UP) (UPPTCL) AT 400 KV SAMBHAL_PRSTL (UP)	UPPTCL	C	Bay 407 CB Interrupter replacement work	01/Aug/2024	10:00	10/Aug/2024	18:00		PLANNED	Requested
633	RQ185225	OCC_221	cpcc1_sd	BAY	413 MAIN BAY - 125 MVAR BUS REACTOR NO 2 AT 400 KV FATEHGARH_III(PG) (PRTL) AT 400 KV FATEHGARH_III(PG)	PRTL	C	"For 413 CB Foundation strengthening (Civil) works for compliance of Vigilence observation"	22/Aug/2024	17:00	28/Aug/2024	23:00		PLANNED	Requested
634	RQ185224	OCC_221	cpcc1_sd	BAY	401 MAIN BAY - 400 KV FATEHGARH_III(PG)-FATEHGARH_II(PG) (PRTL) CKT-1 (PRTL) AT 400 KV FATEHGARH_III(PG)	PRTL	C	"For 401 89 A Isolator Foundation strengthening (Civil) works for compliance of Vigilence observation"	14/Aug/2024	17:00	21/Aug/2024	23:00		PLANNED	Requested
635	RQ184289	OCC_221	slidcp_sd	BAY	403 MAIN BAY - 400/220 KV 315 MVA ICT 2 AT GUMMA (HP) (HPPTCL)	HPPTCL	D	To take back ICT-2 'Y' phase into service in place of Spare transformer	08/Aug/2024	10:00	08/Aug/2024	13:00	Tertiary winding of the ICT-2 is in induction zone of tertiary winding of ICT-1, therefore shutdown of both the ICTs required.	PLANNED	Requested
636	RQ184291	OCC_221	slidcp_sd	BAY	401 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT GUMMA (HP) (HPPTCL)	HPPTCL	D	To take back ICT-2 'Y' phase into service in place of Spare transformer	08/Aug/2024	10:00	08/Aug/2024	13:00	Tertiary winding of the ICT-2 is in induction zone of tertiary winding of ICT-1, therefore shutdown of both the ICTs required.	PLANNED	Requested

637	RQ184290	OCC_221	slidchp_sd	BAY	402 TIE BAY - 400/220 KV 315 MVA ICT 1 AT GUMMA (HP) (HPPTCL) AND 400/220 KV 315 MVA ICT 2 AT GUMMA (HP) AT 400 KV GUMMA (HP) (HPPTCL)	HPPTCL	D	To take back ICT-2 'Y' phase into service in place of Spare transformer	08/Aug/2024	10:00	08/Aug/2024	13:00	Tertiary winding of the ICT-2 is in induction zone of tertiary winding of ICT-1, therefore shutdown of both the ICTs required.	PLANNED	Requested	
638	RQ184286	OCC_221	slidchp_sd	BAY	403 MAIN BAY - 400/220 KV 315 MVA ICT 2 AT GUMMA (HP) (HPPTCL)	HPPTCL	D	To changeover ICT-2 'Y' phase with Spare transformer and carryout oil filtration of ICT-2 'Y' phase transformer	01/Aug/2024	10:00	01/Aug/2024	13:00	Tertiary winding of the ICT-2 is in induction zone of tertiary winding of ICT-1, therefore shutdown of both the ICTs required.	PLANNED	Requested	
639	RQ184288	OCC_221	slidchp_sd	BAY	401 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT GUMMA (HP) (HPPTCL)	HPPTCL	D	To changeover ICT-2 'Y' phase with Spare transformer and carryout oil filtration of ICT-2 'Y' phase transformer	01/Aug/2024	10:00	01/Aug/2024	13:00	Tertiary winding of the ICT-2 is in induction zone of tertiary winding of ICT-1, therefore shutdown of both the ICTs required.	PLANNED	Requested	
640	RQ184287	OCC_221	slidchp_sd	BAY	402 TIE BAY - 400/220 KV 315 MVA ICT 1 AT GUMMA (HP) (HPPTCL) AND 400/220 KV 315 MVA ICT 2 AT GUMMA (HP) AT 400 KV GUMMA (HP) (HPPTCL)	HPPTCL	D	To changeover ICT-2 'Y' phase with Spare transformer and carryout oil filtration of ICT-2 'Y' phase transformer	01/Aug/2024	10:00	01/Aug/2024	13:00	Tertiary winding of the ICT-2 is in induction zone of tertiary winding of ICT-1, therefore shutdown of both the ICTs required.	PLANNED	Requested	
641	RQ184303	OCC_221	singrauli_sd	BAY	421 MAIN BAY - 400/11 KV 600 MVA GT 7 AT SINGRAULI(NT)	NTPC	C	BUS-04 ISOLATOR REPLACEMENT	01/Aug/2024	08:00	01/Aug/2024	18:00	GT-07 WILL BE SHIFTED TO TRANSFER BUS	PLANNED	Requested	
642	RQ184568	OCC_221	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KOTA(PG)		D	AMP Work	30/Aug/2024	09:00	30/Aug/2024	18:00	AMP	PLANNED	Requested	
643	RQ184572	OCC_221	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAWANA(DV)		D	AMP Work	25/Aug/2024	09:00	25/Aug/2024	18:00		PLANNED	Requested	
644	RQ184571	OCC_221	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MANDOLA(PG)		D	AMP Work	24/Aug/2024	09:00	24/Aug/2024	18:00	AMP	PLANNED	Requested	
645	RQ184560	OCC_221	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT BHADLA_2 (PG)		D	CT Oil Sampling	14/Aug/2024	17:00	14/Aug/2024	23:00	AMP	PLANNED	Requested	
646	RQ184559	OCC_221	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BHADLA_2 (PG)		D	CT Oil Sampling	13/Aug/2024	17:00	13/Aug/2024	23:00	AMP	PLANNED	Requested	
647	RQ184558	OCC_221	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BHADLA_2 (PG)		D	CT Oil Sampling	12/Aug/2024	17:00	12/Aug/2024	23:00	AMP	PLANNED	Requested	
648	RQ184557	OCC_221	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BHADLA_2 (PG)		D	CT Oil Sampling	11/Aug/2024	17:00	11/Aug/2024	23:00	AMP	PLANNED	Requested	
649	RQ184556	OCC_221	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BHADLA_2 (PG)		D	CT Oil Sampling	10/Aug/2024	17:00	10/Aug/2024	23:00	AMP	PLANNED	Requested	
650	RQ184555	OCC_221	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA_2 (PG)		D	CT Oil Sampling	09/Aug/2024	17:00	09/Aug/2024	23:00	AMP	PLANNED	Requested	
651	RQ184567	OCC_221	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT KANKROLI(PG)		D	AMP Work	07/Aug/2024	09:00	07/Aug/2024	18:00		PLANNED	Requested	
652	RQ184562	OCC_221	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BHINMAL(PG)		D	For fixing of HT tap in 33KV bushing	07/Aug/2024	09:00	07/Aug/2024	18:00	For HT tap in 33KV bushing	PLANNED	Requested	
653	RQ184564	OCC_221	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT JAIPUR SOUTH(PG)		D	Rectification of CoE Audit point	06/Aug/2024	09:00	06/Aug/2024	17:00		PLANNED	Requested	
654	RQ184566	OCC_221	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KANKROLI(PG)		D	For COE audit observation compliance	06/Aug/2024	09:00	06/Aug/2024	13:00		PLANNED	Requested	
655	RQ184565	OCC_221	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANKROLI(PG)		D	AMP Work	05/Aug/2024	09:00	05/Aug/2024	18:00		PLANNED	Requested	
656	RQ184561	OCC_221	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BHINMAL(PG)		D	For fixing of HT tap in 33KV side bay	05/Aug/2024	09:00	05/Aug/2024	18:00	For HT tap in 33KV side bay	PLANNED	Requested	
657	RQ184563	OCC_221	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT JAIPUR SOUTH(PG)		D	Rectification of CoE Audit point & ATTENDING OIL LEKAGE	05/Aug/2024	09:00	05/Aug/2024	17:00		PLANNED	Requested	
658	RQ184569	OCC_221	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT KURUKSHETRA(PG)		D	AMP Work	05/Aug/2024	08:00	05/Aug/2024	18:00		PLANNED	Requested	
659	RQ184570	OCC_221	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT KURUKSHETRA(PG)		D	AMP Work	01/Aug/2024	08:00	01/Aug/2024	18:00		PLANNED	Requested	
660	RQ185096	OCC_221	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT RAMPUR_PRSTL (UP)	UPPTCL	C	SF6 GD Body Replacement.	30/Aug/2024	09:00	01/Sep/2024	18:00		PLANNED	Requested	
661	RQ184233	OCC_221	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SULTANPUR(UP)	UPPTCL	D	* For Preventive Maintenance of ICT	29/Aug/2024	10:00	29/Aug/2024	17:00		PLANNED	Requested	
662	RQ184252	OCC_221	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT LUCKNOW(UP)	UPPTCL	D	* For Upgradation of Bus-Bar Protection Panel from E/M to Numerical Type (>X Connection of CT Bus-Bar Protection Core, Interco	27/Aug/2024	09:00	27/Aug/2024	18:00		PLANNED	Requested	
663	RQ185095	OCC_221	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT RAMPUR_PRSTL (UP)	UPPTCL	C	SF6 GD Body Replacement.	27/Aug/2024	09:00	29/Aug/2024	17:30		PLANNED	Requested	
664	RQ184253	OCC_221	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT LUCKNOW(UP)	UPPTCL	D	* For Upgradation of Bus-Bar Protection Panel from E/M to Numerical Type (>X Connection of CT Bus-Bar Protection Core, Interco	26/Aug/2024	09:00	26/Aug/2024	18:00		PLANNED	Requested	
665	RQ184234	OCC_221	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SULTANPUR(UP)	UPPTCL	D	* For Preventive Maintenance of ICT	24/Aug/2024	10:00	24/Aug/2024	17:00		PLANNED	Requested	

666	RQ185077	OCC_221	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT SAMBHAL_PRSTL (UP)	UPPTCL	D	AMP Work	12/Aug/2024	10:00	12/Aug/2024	17:00		PLANNED	Requested	
667	RQ184265	OCC_221	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT GR.NOIDA(UPC)	UPPTCL	D	* Maintenance work will be done of mentioned ICT.	11/Aug/2024	07:30	11/Aug/2024	13:00		PLANNED	Requested	
668	RQ184238	OCC_221	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SARNATH(UP)	UPPTCL	D	* For Bus tightening <(-&-> Bus isolator tightening work	10/Aug/2024	09:00	10/Aug/2024	13:00		PLANNED	Requested	
669	RQ184239	OCC_221	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT SARNATH(UP)	UPPTCL	D	* For Bus tightening <(-&-> Bus isolator tightening work	08/Aug/2024	14:00	08/Aug/2024	17:00		PLANNED	Requested	
670	RQ184235	OCC_221	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT SULTANPUR(UP)	UPPTCL	D	For Preventive maintenance of ICT	08/Aug/2024	10:00	08/Aug/2024	17:00		PLANNED	Requested	
671	RQ184240	OCC_221	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT SARNATH(UP)	UPPTCL	D	* For Bus tightening <(-&-> Bus isolator tightening work	07/Aug/2024	14:00	07/Aug/2024	17:00		PLANNED	Requested	
672	RQ184232	OCC_221	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 2 AT SULTANPUR(UP)	UPPTCL	D	* For Preventive Maintenance of ICT	06/Aug/2024	10:00	06/Aug/2024	17:00		PLANNED	Requested	
673	RQ184264	OCC_221	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PANKI(UP)	UPPTCL	C	* SHUTDOWN OF 315 MVA ICT IIFOR BAY MAINTENANCE AND REPLACEMENT OF PRV	06/Aug/2024	10:00	08/Aug/2024	17:00		PLANNED	Requested	
674	RQ185076	OCC_221	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT SAMBHAL_PRSTL (UP)	UPPTCL	D	AMP Work	05/Aug/2024	10:00	05/Aug/2024	17:00		PLANNED	Requested	
675	RQ184876	OCC_221	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ALLAHABAD(PG)	POWERGRID	D	For AMP works and PCC implementation	30/Aug/2024	09:00	30/Aug/2024	18:00		PLANNED	Requested	
676	RQ184875	OCC_221	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT ALLAHABAD(PG)	POWERGRID	D	For AMP works and PCC implementation	28/Aug/2024	09:00	28/Aug/2024	18:00		PLANNED	Requested	
677	RQ184696	OCC_221	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT NEWWANPOH(PG)	POWERGRID	D	For AMP works	22/Aug/2024	09:30	22/Aug/2024	18:00	Kindly approve.	PLANNED	Requested	
678	RQ185250	OCC_221	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 9 AT FATEHGARH_III(PG)	POWERGRID	D	Testing with TBC bay in 220KV & pending construction related works	21/Aug/2024	17:00	26/Aug/2024	23:00		PLANNED	Requested	
679	RQ185239	OCC_221	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 9 AT FATEHGARH_III(PG)	POWERGRID	D	For final testing/fine tuning of CSD Relay of 400KV ICT	17/Aug/2024	17:00	20/Aug/2024	23:00	Kindly note that, during fine tuning of CSD, 4 to 5 on laod operations of ICT will be done from each bay	PLANNED	Requested	
680	RQ185251	OCC_221	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT FATEHGARH_III(PG)	POWERGRID	D	Testing with TBC bay in 220KV & pending construction related works	15/Aug/2024	17:00	19/Aug/2024	23:00		PLANNED	Requested	
681	RQ185244	OCC_221	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT JAULIWI (PG)	POWERGRID	D	for application of insulation coating on jumper to avoid due faults by animals(cat, monkey etc)	14/Aug/2024	09:00	14/Aug/2024	18:00		PLANNED	Requested	
682	RQ185240	OCC_221	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT FATEHGARH_III(PG)	POWERGRID	D	For final testing/fine tuning of CSD Relay of 400KV ICT	13/Aug/2024	17:00	16/Aug/2024	23:00	Kindly note that, during fine tuning of CSD, 4 to 5 on laod operations of ICT will be done from each bay	PLANNED	Requested	
683	RQ184940	OCC_221	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT WAGOOA(PG)	POWERGRID	D	For AMP works	12/Aug/2024	09:00	12/Aug/2024	18:00	Kindly approve.	PLANNED	Requested	
684	RQ185243	OCC_221	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JAULIWI (PG)	POWERGRID	D	for application of insulation coating on jumper to avoid due to faults by animals(cat, monkey etc)	12/Aug/2024	09:00	12/Aug/2024	18:00		PLANNED	Requested	
685	RQ184941	OCC_221	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT WAGOOA(PG)	POWERGRID	D	For AMP works	10/Aug/2024	09:00	10/Aug/2024	18:00	Kindly approve.	PLANNED	Requested	
686	RQ185237	OCC_221	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT FATEHGARH_III(PG)	POWERGRID	D	For final testing/fine tuning of CSD Relay of 400KV ICT	09/Aug/2024	17:00	12/Aug/2024	23:00	Kindly note that, during fine tuning of CSD, 4 to 5 on laod operations of ICT will be done from each bay	PLANNED	Requested	
687	RQ185248	OCC_221	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT FATEHGARH_III(PG)	POWERGRID	D	Testing with TBC bay in 220KV & pending construction related works	09/Aug/2024	17:00	14/Aug/2024	23:00		PLANNED	Requested	
688	RQ184695	OCC_221	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NEWWANPOH(PG)	POWERGRID	D	For AMP works	08/Aug/2024	09:30	08/Aug/2024	18:00	Kindly approve.	PLANNED	Requested	
689	RQ184868	OCC_221	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SOHAWAL(PG)	POWERGRID	D	AMP Work	08/Aug/2024	09:00	08/Aug/2024	18:00		PLANNED	Requested	
690	RQ184720	OCC_221	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT WAGOOA(PG)	POWERGRID	D	"Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021""	08/Aug/2024	09:00	08/Aug/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Requested	
691	RQ184862	OCC_221	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT FATEHPUR(PG)	POWERGRID	D	AMP, Relay testing & Scheme/wiring modification	08/Aug/2024	08:00	08/Aug/2024	18:00		PLANNED	Requested	
692	RQ184912	OCC_221	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SAMBA(PG)	POWERGRID	D	For replacement of 220KV side R-Ph CT & AMP works	06/Aug/2024	10:00	06/Aug/2024	16:00	Kindly approve.	PLANNED	Requested	
693	RQ185238	OCC_221	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT FATEHGARH_III(PG)	POWERGRID	D	For final testing/fine tuning of CSD Relay of 400KV ICT	05/Aug/2024	17:00	08/Aug/2024	23:00	Kindly note that, during fine tuning of CSD, 4 to 5 on laod operations of ICT will be done from each bay	PLANNED	Requested	
694	RQ184873	OCC_221	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANPUR(PG)	POWERGRID	D	S/d of ICT-1 at Kanpur is required to close jumper of 425-89 B isolator after isolator retrofitment under ADD CAP.	05/Aug/2024	15:00	05/Aug/2024	18:00		PLANNED	Requested	
695	RQ184869	OCC_221	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT SOHAWAL(PG)	POWERGRID	D	For implementation of Protection Circular 500MVA ICT-III and AMP 204 T 406 T at 400KV Sohawal	05/Aug/2024	09:00	05/Aug/2024	18:00		PLANNED	Requested	

696	RQ185249	OCC_221	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT FATEHGARH_II(PG)	POWERGRID	D	Testing with TBC bay in 220KV & pending construction related works	03/Aug/2024	17:00	08/Aug/2024	23:00		PLANNED	Requested	
697	RQ184884	OCC_221	cpcc3_sd	TRANSFORMER	400/38 KV 519 MVA ICT 1 AT LUCKNOW_2(PG)	POWERGRID	D	AMP OF COUPLING TRANSFORMER	03/Aug/2024	08:00	03/Aug/2024	18:00		PLANNED	Requested	
698	RQ184867	OCC_221	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SOHAWAL(PG)	POWERGRID	D	AMP Work	02/Aug/2024	09:00	02/Aug/2024	18:00		PLANNED	Requested	
699	RQ184811	OCC_221	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KAITHAL(PG)	POWERGRID	D	For AMP works	02/Aug/2024	09:00	02/Aug/2024	18:00	Kindly approve.	PLANNED	Requested	
700	RQ184990	OCC_221	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BHINMAL(PG)	POWERGRID	D	FOR ASSOCIATED BAY CT OIL SAMPLING WORK AFTER ONE MONTH OF FIRST CHARGING	02/Aug/2024	08:00	02/Aug/2024	18:00		PLANNED	Requested	
701	RQ184872	OCC_221	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANPUR(PG)	POWERGRID	D	S/d of ICT-1 at Kanpur is required to open jumpers of 425-89B isolator. 425-89B isolator will be retrofitted under ADD CAP scheme at Kanpur	01/Aug/2024	09:00	01/Aug/2024	13:00		PLANNED	Requested	
702	RQ184960	OCC_221	slidcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BHILWARA(RS)	RRVPNL	D	Routine Maintenance and testing work	29/Aug/2024	08:00	29/Aug/2024	18:00		PLANNED	Requested	
703	RQ184962	OCC_221	slidcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT RATANGARH(RS)	RRVPNL	D	Quarterly maintenance and testing work of bay equipments .	28/Aug/2024	08:00	28/Aug/2024	18:00		PLANNED	Requested	
704	RQ184968	OCC_221	slidcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHILWARA(RS)	RRVPNL	D	Routine Maintenance and testing work	28/Aug/2024	08:00	28/Aug/2024	18:00		PLANNED	Requested	
705	RQ184965	OCC_221	slidcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT CHITTORGARH(RS)	RRVPNL	D	FOR MAINTAINCE WORK and Testing work	23/Aug/2024	08:00	23/Aug/2024	18:00		PLANNED	Requested	
706	RQ184964	OCC_221	slidcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT JODHPUR(RS)	RRVPNL	D	Quarterly Maintenance work.	23/Aug/2024	08:00	23/Aug/2024	18:00		PLANNED	Requested	
707	RQ184967	OCC_221	slidcrs_sd	TRANSFORMER	400/11 KV 80 MVA ST 2 AT KAWAI SCTPS(APR)	RRVPNL	D	Annual maintenance and testing of Bay equipments	21/Aug/2024	08:00	21/Aug/2024	18:00		PLANNED	Requested	
708	RQ184966	OCC_221	slidcrs_sd	TRANSFORMER	400/11 KV 80 MVA ST 1 AT KAWAI SCTPS(APR)	RRVPNL	D	Annual maintenance and testing of Bay equipments	16/Aug/2024	08:00	16/Aug/2024	18:00		PLANNED	Requested	
709	RQ184961	OCC_221	slidcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JODHPUR(RS)	RRVPNL	D	Quarterly Maintenance work.	14/Aug/2024	08:00	14/Aug/2024	18:00		PLANNED	Requested	
710	RQ184963	OCC_221	slidcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT AJMER(RS)	RRVPNL	D	Since the Tie bay has not been commissioned therefore 315 MVA, 400/220 KV Kanohar make ICT-III shall remain 'Off' during S/D Period of 400 KV Main Bus-II & load will be fed by 400 /220 KV ICT-1.	13/Aug/2024	08:00	13/Aug/2024	18:00		PLANNED	Requested	
711	RQ184959	OCC_221	slidcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT RATANGARH(RS)	RRVPNL	D	Quarterly maintenance and testing work of bay equipments .	13/Aug/2024	08:00	13/Aug/2024	18:00		PLANNED	Requested	
712	RQ184958	OCC_221	slidcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT RATANGARH(RS)	RRVPNL	D	Quarterly maintenance and testing work of bay equipments .	08/Aug/2024	08:00	08/Aug/2024	18:00		PLANNED	Requested	
713	RQ185054	OCC_221	slidchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT NAWADA(HV)	HVPNL	D	For Annual Maintenance of ICT	26/Aug/2024	10:00	26/Aug/2024	18:00		PLANNED	Requested	
714	RQ184310	OCC_221	singrauli_sd	TRANSFORMER	400/132 KV 100 MVA ICT 2 AT SINGRAULI(NT)	NTPC	C	LINE ISOLATOR REPLACEMENT	14/Aug/2024	08:00	17/Aug/2024	18:00	SHUTDOWN REQUIRED	PLANNED	Requested	
715	RQ185218	OCC_221	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT FATEHGARH_III(PG)	PRTL	D	For Bay extension works, To avoid induction during movement of machinery, T&P.	08/Aug/2024	17:00	09/Aug/2024	23:00		PLANNED	Requested	
716	RQ185217	OCC_221	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT FATEHGARH_III(PG)	PRTL	D	For Bay extension works, To avoid induction during movement of machinery, T&P.	06/Aug/2024	17:00	07/Aug/2024	23:00		PLANNED	Requested	
717	RQ185216	OCC_221	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FATEHGARH_III(PG)	PRTL	D	For Bay extension works, To avoid induction during movement of machinery, T&P.	04/Aug/2024	17:00	05/Aug/2024	23:00		PLANNED	Requested	
718	RQ185215	OCC_221	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FATEHGARH_III(PG)	PRTL	D	For Bay extension works, To avoid induction during movement of machinery, T&P.	02/Aug/2024	17:00	03/Aug/2024	23:00		PLANNED	Requested	
719	RQ184281	OCC_221	slidchp_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GUMMA (HP)	HPSEB	D	To take back ICT-2 'Y' phase into service in place of Spare transformer	08/Aug/2024	10:00	08/Aug/2024	13:00	Tertiary winding of the ICT-2 is in induction zone of tertiary winding of ICT-1, therefore shutdown of both the ICTs required.	PLANNED	Requested	
720	RQ184280	OCC_221	slidchp_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GUMMA (HP)	HPSEB	D	To take back ICT-2 'Y' phase into service in place of Spare transformer	08/Aug/2024	10:00	08/Aug/2024	13:00	Tertiary winding of the ICT-2 is in induction zone of tertiary winding of ICT-1, therefore shutdown of both the ICTs required.	PLANNED	Requested	
721	RQ184278	OCC_221	slidchp_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GUMMA (HP)	HPSEB	D	To changeover ICT-2 'Y' phase with Spare transformer and carryout oil filtration of ICT-2 'Y' phase transformer	01/Aug/2024	10:00	01/Aug/2024	13:00	Tertiary winding of the ICT-2 is in induction zone of tertiary winding of ICT-1, therefore shutdown of both the ICTs required.	PLANNED	Requested	
722	RQ184279	OCC_221	slidchp_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GUMMA (HP)	HPSEB	D	To changeover ICT-2 'Y' phase with Spare transformer and carryout oil filtration of ICT-2 'Y' phase transformer	01/Aug/2024	10:00	01/Aug/2024	13:00	Tertiary winding of the ICT-2 is in induction zone of tertiary winding of ICT-1, therefore shutdown of both the ICTs required.	PLANNED	Requested	
723	RQ185007	OCC_221	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 2 AT PITHORAGARH(PG)	POWERGRID	D	Retrofit of LBB relay in Bay 101	22/Aug/2024	09:00	22/Aug/2024	17:30		PLANNED	Requested	
724	RQ185006	OCC_221	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 1 AT PITHORAGARH(PG)	POWERGRID	D	Retrofit of LBB relay in Bay 102	21/Aug/2024	09:00	21/Aug/2024	17:30		PLANNED	Requested	

725	RQ185004	OCC_221	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 2 AT PITHORAGARH(PG)	POWERGRID	D	Retrofit of LBB relay in Bay 207	19/Aug/2024	09:00	19/Aug/2024	17:30		PLANNED	Requested
726	RQ185005	OCC_221	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 1 AT PITHORAGARH(PG)	POWERGRID	D	Retrofit of LBB relay in Bay 202	17/Aug/2024	09:00	17/Aug/2024	17:30		PLANNED	Requested
727	RQ185002	OCC_221	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 2 AT SITARGANJ(PG)	POWERGRID	D	RETROFITMENT OF LBB RELAY & AMP WORKS.	10/Aug/2024	09:00	10/Aug/2024	17:00		PLANNED	Requested
728	RQ185001	OCC_221	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 1 AT SITARGANJ(PG)	POWERGRID	D	RETROFITMENT OF LBB RELAY & AMP WORKS.	09/Aug/2024	09:00	09/Aug/2024	17:00		PLANNED	Requested
729	RQ184689	OCC_221	cpcc3_sd	TRANSFORMER	220/66 KV 50 MVA ICT 2 AT KARGIL(PG)	POWERGRID	D	For AMP works	07/Aug/2024	10:00	07/Aug/2024	16:00	Kindly approve.	PLANNED	Requested
730	RQ184690	OCC_221	cpcc3_sd	TRANSFORMER	220/66 KV 50 MVA ICT 1 AT KARGIL(PG)	POWERGRID	D	For AMP works	06/Aug/2024	10:00	06/Aug/2024	16:00	Kindly approve.	PLANNED	Requested
731	RQ184691	OCC_221	cpcc3_sd	TRANSFORMER	220/66 KV 50 MVA ICT 1 AT DRASS(PG)	POWERGRID	D	For AMP works	01/Aug/2024	10:00	01/Aug/2024	18:00	Kindly approve.	PLANNED	Requested
732	RQ185083	OCC_221	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHARGANGUWAL (BB) CKT-1	BBMB	D	For Repair of optical Ground Wire	31/Aug/2024	08:00	31/Aug/2024	18:00		PLANNED	Requested
733	RQ185084	OCC_221	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHARGANGUWAL (BB) CKT-2	BBMB	D	For Repair of optical Ground Wire	31/Aug/2024	08:00	31/Aug/2024	18:00		PLANNED	Requested
734	RQ185157	OCC_221	slcds_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-CHIRAWA(RS) (BB) CKT-1	BBMB	D	For Half yearly maintenance work of 220 KV Main bus at 220 KV GSS Chirawa	29/Aug/2024	08:00	29/Aug/2024	18:00		PLANNED	Requested
735	RQ185089	OCC_221	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-BHARI(PS) (BB) CKT-1	BBMB	D	Routine mtc	28/Aug/2024	08:00	28/Aug/2024	18:00		PLANNED	Requested
736	RQ185166	OCC_221	slcds_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2	BBMB	D	For Line patrolling & Tree trimming	13/Aug/2024	08:00	13/Aug/2024	18:00		PLANNED	Requested
737	RQ185165	OCC_221	slcds_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1	BBMB	D	For Line patrolling & Tree trimming	08/Aug/2024	08:00	08/Aug/2024	18:00		PLANNED	Requested
738	RQ185079	OCC_221	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-1	BBMB	C	For raising the height of tower between span 965 and 966 by NHAI for erection and dismantling the tower.	01/Aug/2024	08:00	06/Aug/2024	18:00		PLANNED	Requested
739	RQ185080	OCC_221	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-2	BBMB	C	For raising the height of tower between span 965 and 966 by NHAI for erection and dismantling the tower.	01/Aug/2024	08:00	06/Aug/2024	18:00		PLANNED	Requested
740	RQ185087	OCC_221	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-MOHALI(PS) (PSTCL) CKT-1	PSTCL	D	Routine mtc	30/Aug/2024	08:00	30/Aug/2024	18:00		PLANNED	Requested
741	RQ185088	OCC_221	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-MAJRA(PS) (PS) CKT-1	PSTCL	D	Routine mtc	29/Aug/2024	08:00	29/Aug/2024	18:00		PLANNED	Requested
742	RQ184778	OCC_221	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-KARTARPUR(PS) (PSTCL) CKT-1	PSTCL	D	For AMP works	27/Aug/2024	10:00	27/Aug/2024	18:00	Kindly approve.	PLANNED	Requested
743	RQ185156	OCC_221	slcds_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAWAIMADHOPUR(RS)-DAUSA(RS) (PG) CKT-1	POWERGRID	D	Quarterly Maintenance work	29/Aug/2024	08:00	29/Aug/2024	18:00		PLANNED	Requested
744	RQ184777	OCC_221	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-ALLAHABADREWAR OAD(UP) (PG) CKT-1	POWERGRID	D	Line bay AMP Work by Allahabad	26/Aug/2024	09:00	26/Aug/2024	18:00		PLANNED	Requested
745	RQ185164	OCC_221	slcds_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-2	POWERGRID	D	Quarterly Maintenance work	23/Aug/2024	08:00	23/Aug/2024	18:00		PLANNED	Requested
746	RQ184686	OCC_221	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-NEHRIAN(HP) (PG) CKT-2	POWERGRID	D	AMP of 220 kv Line bays, Transmission Line & Relay testing	22/Aug/2024	09:00	22/Aug/2024	18:00	Kindly approve.	PLANNED	Requested
747	RQ185163	OCC_221	slcds_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-1	POWERGRID	D	Quarterly Maintenance work	22/Aug/2024	08:00	22/Aug/2024	18:00		PLANNED	Requested
748	RQ185158	OCC_221	slcds_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LALSOTE(RS)-DAUSA(RS) (PG) CKT-1	POWERGRID	D	Installation of Piolet string in Lalsot-Anta Towers	22/Aug/2024	08:00	22/Aug/2024	18:00		PLANNED	Requested
749	RQ185160	OCC_221	slcds_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1	POWERGRID	D	Installation of Piolet string in Lalsot-Anta Towers	22/Aug/2024	08:00	22/Aug/2024	18:00		PLANNED	Requested
750	RQ184913	OCC_221	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-2	POWERGRID	D	For AMP of Line Equipments	21/Aug/2024	09:00	21/Aug/2024	17:00	Kindly approve.	PLANNED	Requested
751	RQ184685	OCC_221	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-NEHRIAN(HP) (PG) CKT-1	POWERGRID	D	AMP of 220 kv Line bays, Transmission Line & Relay testing	20/Aug/2024	09:00	20/Aug/2024	18:00	Kindly approve.	PLANNED	Requested
752	RQ185195	OCC_221	slcdj_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HIRANAGAR(PDD)-SARNA(PS) (PG) CKT-1	POWERGRID	C	Preventive maintenance	18/Aug/2024	07:00	18/Aug/2024	13:00	Partial load of samba grid including RTSS samba shall be fed from Gladni through BB-II grid	PLANNED	Requested
753	RQ185194	OCC_221	slcdj_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-HIRANAGAR(PDD) (PG) CKT-1	POWERGRID	C	Preventive maintenance	18/Aug/2024	07:00	18/Aug/2024	13:00	Partial load of samba grid including RTSS samba shall be fed from Gladni through BB-II grid	PLANNED	Requested
754	RQ184935	OCC_221	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-4	POWERGRID	D	FOR LINE EQUIPMENT AMP WORK	13/Aug/2024	09:30	13/Aug/2024	18:00	Kindly approve.	PLANNED	Requested
755	RQ184772	OCC_221	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-NEHRIAN(HP) (PG) CKT-1	POWERGRID	D	Rectification of S/D based defects of the line	13/Aug/2024	09:30	13/Aug/2024	18:00	Kindly approve.	PLANNED	Requested

756	RQ184773	OCC_221	cpc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-NEHRIAN(HP) (PG) CKT-2	POWERGRID	D	NON-AUTO MODE DURING AMP OF 220KV JAL-NEH CKT-1 FOR TLM WORKS	13/Aug/2024	09:30	13/Aug/2024	18:00	Kindly approve.	PLANNED	Requested
757	RQ184710	OCC_221	cpc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PITHORAGARH-JAULIVI (PG) CKT-1	POWERGRID	D	Retrofit of LBB in Bay 203 and AMP Work	12/Aug/2024	09:00	12/Aug/2024	17:30		PLANNED	Requested
758	RQ184744	OCC_221	cpc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-3	POWERGRID	D	S/d of 220KV Kanpur-Unchahar 3 & 4 is required together for modification in mutual compensation scheme and AMP of line bays at Kanpur end.	12/Aug/2024	08:00	12/Aug/2024	18:00		PLANNED	Requested
759	RQ184745	OCC_221	cpc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-4	POWERGRID	D	S/d of 220KV Kanpur-Unchahar 3 & 4 is required together for modification in mutual compensation scheme and AMP of line bays at Kanpur end.	12/Aug/2024	08:00	12/Aug/2024	18:00		PLANNED	Requested
760	RQ184742	OCC_221	cpc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-1	POWERGRID	D	S/d of 220KV Kanpur-Unchahar 1 & 2 is required together for modification in mutual compensation scheme and AMP of line bays at Kanpur end.	10/Aug/2024	08:00	10/Aug/2024	18:00		PLANNED	Requested
761	RQ184743	OCC_221	cpc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-2	POWERGRID	D	S/d of 220KV Kanpur-Unchahar 1 & 2 is required together for modification in mutual compensation scheme and AMP of line bays at Kanpur end.	10/Aug/2024	08:00	10/Aug/2024	18:00		PLANNED	Requested
762	RQ184776	OCC_221	cpc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-NEHRIAN(HP) (PG) CKT-2	POWERGRID	D	Rectification of S/D based defects of the line	08/Aug/2024	09:30	08/Aug/2024	18:00	Kindly approve.	PLANNED	Requested
763	RQ184775	OCC_221	cpc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-NEHRIAN(HP) (PG) CKT-1	POWERGRID	D	NON-AUTO MODE DURING AMP OF JAL-NEH CKT-2 FOR TLM WORKS	08/Aug/2024	09:30	08/Aug/2024	18:00	Kindly approve.	PLANNED	Requested
764	RQ184688	OCC_221	cpc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-HAMIRPUR(HP) (PG) CKT-2	POWERGRID	D	AMP of 220 kv bays at HPSEB Mattansidh, Transmission Line & 220 kv Line equipment at Hamirpur (PGCIL)	08/Aug/2024	09:00	08/Aug/2024	18:00	Kindly approve.	PLANNED	Requested
765	RQ184782	OCC_221	cpc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DASUYA(PG)-JALANDHAR(PG) (PG) CKT-2	POWERGRID	C	NON-AUTO MODE DURING AMP OF JAL-DASUYA CKT-1 FOR TLM WORKS	07/Aug/2024	10:00	08/Aug/2024	20:00	Kindly approve.	PLANNED	Requested
766	RQ184781	OCC_221	cpc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DASUYA(PG)-JALANDHAR(PG) (PG) CKT-1	POWERGRID	C	TLM WORKS AND BREAKER DRIVE OVERHAULING WORK AT PSTCL DASUYA END.	07/Aug/2024	10:00	08/Aug/2024	20:00	Kindly approve.	PLANNED	Requested
767	RQ185000	OCC_221	cpc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-SITARGANJ(PG) (PG) CKT-1	POWERGRID	D	RETROFITMENT OF LBB RELAY & AMP WORKS.	07/Aug/2024	09:00	07/Aug/2024	17:00		PLANNED	Requested
768	RQ184687	OCC_221	cpc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-HAMIRPUR(HP) (PG) CKT-1	POWERGRID	D	AMP of 220 kv bays at HPSEB Mattansidh, Transmission Line & 220 kv Line equipment at Hamirpur (PGCIL)	06/Aug/2024	09:00	06/Aug/2024	18:00	Kindly approve.	PLANNED	Requested
769	RQ184999	OCC_221	cpc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SITARGANJ(PG)-CBGANJ(UP) (PG) CKT-1	POWERGRID	D	RETROFITMENT OF LBB RELAY & AMP WORKS.	06/Aug/2024	09:00	06/Aug/2024	17:00		PLANNED	Requested
770	RQ184768	OCC_221	cpc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-HAMIRPUR (PG) CKT-1	POWERGRID	D	Rectification of S/D based defects of the line	05/Aug/2024	10:00	05/Aug/2024	18:00	Kindly approve.	PLANNED	Requested
771	RQ184747	OCC_221	cpc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JESSORE(HP)-PONG(BB) (PG) CKT-1	POWERGRID	D	Replacment of Control & Relay Panel under Add Cap_Petition No. 712/TT/2020 at Pong end. (TO COMPLETE BALANCE PUNCH POINTS OF ADD CAP WORK)	04/Aug/2024	10:00	05/Aug/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Requested
772	RQ184894	OCC_221	slcdjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-2	POWERGRID	D	Preventive maintenance works including replacement of worn out jumpers / droppers and allied clamps etc.	04/Aug/2024	06:00	04/Aug/2024	11:00	30-40 MW k:acI may be shifted and fed from the sister 220 KV grids subject to real time loadirrg and availability of pr:wer from tiress' *t16t. 'l'r'. ;t 300 MW l:rad (approx.) ;j:ralI be affected.	PLANNED	Requested
773	RQ184893	OCC_221	slcdjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-1	POWERGRID	D	Preventive maintenance works including replacement of worn out jumpers / droppers and allied clamps etc.	04/Aug/2024	06:00	04/Aug/2024	11:00	30-40 MW k:acI may be shifted and fed from the sister 220 KV grids subject to real time loadirrg and availability of pr:wer from tiress' *t16t. 'l'r'. ;t 300 MW l:rad (approx.) ;j:ralI be affected.	PLANNED	Requested
774	RQ184679	OCC_221	cpc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAIRASIUL(NH)-JESSORE(HP) (PG) CKT-1	POWERGRID	D	Rectification of broken strand of OPGW between span 78-79.	03/Aug/2024	08:00	03/Aug/2024	18:00	Kindly approve.	PLANNED	Requested
775	RQ184354	OCC_221	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-CBGANJ(UP) (PG) CKT-1	POWERGRID	C	* TO INSTALL THE SAMAST METER	01/Aug/2024	12:00	01/Aug/2024	14:00		PLANNED	Requested
776	RQ184748	OCC_221	cpc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAIRASIUL(NH)-PONG(BB) (PG) CKT-1	POWERGRID	D	Replacment of Control & Relay Panel under Add Cap_Petition No. 712/TT/2020 at Pong end. (TO COMPLETE BALANCE PUNCH POINTS OF ADD CAP WORK)	01/Aug/2024	10:00	02/Aug/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Requested
777	RQ184693	OCC_221	cpc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SITARGANJ(PG)-CBGANJ(UP) (PG) CKT-1	POWERGRID	D	AMP of line bay equipments at bareilly CB ganj end.	01/Aug/2024	09:30	01/Aug/2024	15:00		PLANNED	Requested
778	RQ185068	OCC_221	cpc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PITHORAGARH-JAULIVI (PG) CKT-2	POWERGRID	D	AMP Work	01/Aug/2024	09:00	01/Aug/2024	18:30		PLANNED	Requested

779	RQ185171	OCC_221	slcrrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_A(NP)-SAKATPURA(RS) (RS) CKT-2	RRVPNL	D	Quarterly maintenance work, Line Maintenance work and Testing of Equipment	29/Aug/2024	08:00	30/Aug/2024	18:00		PLANNED	Requested	
780	RQ185162	OCC_221	slcrrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BADARPUR(NT)-ALWAR MIA(RS) (RS) CKT-1	RRVPNL	D	For Bay / Line maintenance & tree trimming work under line	24/Aug/2024	08:00	25/Aug/2024	18:00		PLANNED	Requested	
781	RQ185155	OCC_221	slcrrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-SAKATPURA(RS) (RS) CKT-1	RRVPNL	D	Quarterly maintenance work, Line Maintenance work and Testing of Equipment	22/Aug/2024	08:00	23/Aug/2024	18:00		PLANNED	Requested	
782	RQ185170	OCC_221	slcrrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_A(NP)-SAKATPURA(RS) (RS) CKT-1	RRVPNL	D	Quarterly maintenance work, Line Maintenance work and Testing of Equipment	08/Aug/2024	08:00	09/Aug/2024	18:00		PLANNED	Requested	
783	RQ185161	OCC_221	slcrrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-SAKATPURA(RS) (RS) CKT-1	RRVPNL	C	for Raising/shifting work of 220KV D/C Kota-Anta & Dahra-Anta line under Bharatmala project (Deposit work of NHA) under supervision of RVPN	01/Aug/2024	08:00	10/Aug/2024	18:00		PLANNED	Requested	
784	RQ184661	OCC_221	napp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NAPP(NP)-DEBAI(UP) (UP) CKT-1	UPPTCL	D	Line-3 protection relays schedule testing	28/Aug/2024	09:00	28/Aug/2024	19:00		PLANNED	Requested	
785	RQ184760	OCC_221	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SOHAWAL(PG)-BARABANKI(UP) (UP) CKT-1	UPPTCL	D	for M-1 M-2 relay testing of 220kV Sohawal(PG)-Barabanki(UP) I at 400kV Sohawal (PG)	22/Aug/2024	09:00	22/Aug/2024	18:00		PLANNED	Requested	
786	RQ184276	OCC_221	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SULTANPUR(UP)-TANDA(NT) (UP) CKT-2	UPPTCL	C	* Preventive Maintenance of Bay at 400KV S/S Sultanpur	17/Aug/2024	10:00	17/Aug/2024	16:00		PLANNED	Requested	
787	RQ184758	OCC_221	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SOHAWAL(PG)-SOHAWAL(UP) (UP) CKT-2	UPPTCL	D	Line Bay AMP Work at Sohawal	17/Aug/2024	09:00	17/Aug/2024	18:00		PLANNED	Requested	
788	RQ185116	OCC_221	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUCKNOW_1(PG)-KANDUNI(UP)CKT-2	UPPTCL	D	Line Bay AMP Work	09/Aug/2024	10:00	09/Aug/2024	18:00		PLANNED	Requested	
789	RQ185115	OCC_221	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUCKNOW_1(PG)-KANDUNI(UP) CKT-1	UPPTCL	D	Line Bay AMP Work	08/Aug/2024	10:00	08/Aug/2024	18:00		PLANNED	Requested	
790	RQ184358	OCC_221	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARSAWAN(UP)-KHODRI(UK) (UP) CKT-1	UPPTCL	D	Looping & chopping of trees in line corridor	03/Aug/2024	09:00	06/Aug/2024	18:00		PLANNED	Requested	
791	RQ185059	OCC_221	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARSAWAN(UP)-KHODRI(UK) (UP) CKT-1	UPPTCL	D	Looping & Chopping of tree in line corridor	03/Aug/2024	09:00	06/Aug/2024	18:00		PLANNED	Requested	
792	RQ184660	OCC_221	napp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NAPP(NP)-SAMBHAL(UP) (UP) CKT-1	UPPTCL	D	Line-1 protection relays schedule testing	02/Aug/2024	09:00	02/Aug/2024	19:00		PLANNED	Requested	
793	RQ184659	OCC_221	napp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NAPP(NP)-SIMBHOLI(UP) (UP) CKT-1	UPPTCL	D	Line-2 protection relay schedule testing	01/Aug/2024	09:00	01/Aug/2024	19:00		PLANNED	Requested	
794	RQ184517	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SUNBRIGHT SL_FGARH_PG (RSBPL)-FATEHGARH_II(PG) (RENEW SUN BRIGHT (RSBPL)) CKT-1	RENEW SUN BRIGHT (RSBPL)	D	FOR reducing the height of OPGW to obtain the desired clearance between OPGW of M/s Renew Power Line & Bottom Conductor of 400kV D/C Fatehgarh III - Fatehgarh II transmission line of POWERGRID Ramgarh Transmission Limited	28/Aug/2024	08:00	29/Aug/2024	18:00	only non auto mode required	PLANNED	Requested	
795	RQ185231	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SUNBRIGHT SL_FGARH_PG (RSBPL)-FATEHGARH_II(PG) (RENEW SUN BRIGHT (RSBPL)) CKT-1	RENEW SUN BRIGHT (RSBPL)	D	AMP of line /bay equipments	04/Aug/2024	17:00	06/Aug/2024	23:00		PLANNED	Requested	
796	RQ184518	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-RENEW_JHARKHAND 3 SL_FGARH_PG (RSEJ3PL) CKT-1	RSEJ3PL	D	FOR reducing the height of OPGW to obtain the desired clearance between OPGW of M/s Renew Power Line & Bottom Conductor of 400kV D/C Fatehgarh III - Fatehgarh II transmission line of POWERGRID Ramgarh Transmission Limited	28/Aug/2024	08:00	29/Aug/2024	18:00	only non auto mode required	PLANNED	Requested	
797	RQ185232	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-RENEW_JHARKHAND 3 SL_FGARH_PG (RSEJ3PL) CKT-1	RSEJ3PL	D	AMP of line /bay equipments	07/Aug/2024	17:00	09/Aug/2024	23:00		PLANNED	Requested	
798	RQ184519	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-RENEW SUNWAVE SL_FGRAH_PG (RSWPL) (RENEW SUN WAVE (RSWPL)) CKT-1	RENEW SUN WAVE (RSWPL)	D	FOR reducing the height of OPGW to obtain the desired clearance between OPGW of M/s Renew Power Line & Bottom Conductor of 400kV D/C Fatehgarh III - Fatehgarh II transmission line of POWERGRID Ramgarh Transmission Limited	28/Aug/2024	08:00	29/Aug/2024	18:00	only non auto mode required	PLANNED	Requested	
799	RQ185235	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-RENEW SUNWAVE SL_FGRAH_PG (RSWPL) (RENEW SUN WAVE (RSWPL)) CKT-1	RENEW SUN WAVE (RSWPL)	D	AMP of line /bay equipments	10/Aug/2024	17:00	12/Aug/2024	23:00		PLANNED	Requested	

800	RQ184516	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SOLARURIA SL_FGARH_PG (RSUPL)- FATEHGARH_III(PG) (RENEW SOLAR URIA (RSUPL)) CKT-1	RENEW SOLAR URJA (RSUPL)	D	FOR reducing the height of OPGW to obtain the desired clearance between OPGW of M/s Renew Power Line & Bottom Conductor of 400kV D/C Fatehgarh III - Fatehgarh II transmission line of POWERGRID Ramgarh Transmission Limited	28/Aug/2024	08:00	29/Aug/2024	18:00	only non auto mode required	PLANNED	Requested
801	RQ185230	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SOLARURIA SL_FGARH_PG (RSUPL)- FATEHGARH_III(PG) (RENEW SOLAR URIA (RSUPL)) CKT-1	RENEW SOLAR URJA (RSUPL)	D	AMP of line /bay equipments	01/Aug/2024	17:00	03/Aug/2024	23:00		PLANNED	Requested
802	RQ185212	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AXPLP_SL_FTHG3_PG- FATEHGARH_III(PG) (ALTRA XERGI POWER PVT LTD) CKT-1	ALTRA XERGI POWER PVT LTD	D	For Bay extension works, To avoid induction during movement of machinery, T&P.	26/Aug/2024	17:00	27/Aug/2024	23:00		PLANNED	Requested
803	RQ185209	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RSVPL_SL_FTHG3_PG- FATEHGARH_III(PG) (RENEW SURYA VIHAAN PRIVATE LIMITED) CKT-1	RENEW SURYA VIHAAN PRIVATE LIMITED	D	For Bay extension works, To avoid induction during movement of machinery, T&P.	24/Aug/2024	17:00	25/Aug/2024	23:00		PLANNED	Requested
804	RQ184669	OCC_221	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-RAILWAYHR(RLY) (HVPNL) CKT-2	HVPNL	D	FOR YEARLY MAINTENANCE OF LINE BAY EQUIPMENTS	23/Aug/2024	08:00	23/Aug/2024	18:00	Kindly approve.	PLANNED	Requested
805	RQ185030	OCC_221	indigrid_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GURUGRAM SEC-69 (HV)-SOHNA ROAD (GPTL) (HVPNL) CKT-1	HVPNL	D	AMP Work	12/Aug/2024	08:00	12/Aug/2024	20:00	We want shutdown of Bay 202 along with 220kV Sohna Road-Sector 69 Ckt-02	PLANNED	Requested
806	RQ185029	OCC_221	indigrid_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GURUGRAM SEC-69 (HV)-SOHNA ROAD (GPTL) (HVPNL) CKT-2	HVPNL	D	AMP Work	10/Aug/2024	08:00	10/Aug/2024	20:00	We want shutdown of Bay 204 along with 220kV Sohna Road-Sector 69 Ckt-01	PLANNED	Requested
807	RQ185028	OCC_221	indigrid_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SOHNA ROAD (GPTL)-RANGALA RAJPUR (HV) (HVPNL) CKT-2	HVPNL	D	AMP Work	09/Aug/2024	08:00	09/Aug/2024	20:00	We want shutdown of 203 Bay along with 220kV Sohna Road-Rangla Rajpur Ckt-02	PLANNED	Requested
808	RQ184668	OCC_221	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-RAILWAYHR(RLY) (HVPNL) CKT-1	HVPNL	D	FOR YEARLY MAINTENANCE OF LINE BAY EQUIPMENTS	09/Aug/2024	08:00	09/Aug/2024	18:00	Kindly approve.	PLANNED	Requested
809	RQ185027	OCC_221	indigrid_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SOHNA ROAD (GPTL)-RANGALA RAJPUR (HV) (HVPNL) CKT-1	HVPNL	D	AMP Work	08/Aug/2024	08:00	08/Aug/2024	20:00	We want shutdown of 201 Bay along with 220kV Sohna Road-Rangla Rajpur Ckt-01	PLANNED	Requested
810	RQ184670	OCC_221	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-TEPLA(HV) (HVPNL) CKT-1	HVPNL	D	FOR YEARLY MAINTENANCE OF LINE BAY EQUIPMENTS	02/Aug/2024	08:00	02/Aug/2024	18:00	Kindly approve.	PLANNED	Requested
811	RQ185208	OCC_221	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-RSAPL_SL_FTHG3_PG (RENEW SURYA AAYAN PRIVATE LIMITED) CKT-1	RENEW SURYA AAYAN PRIVATE LIMITED	D	For Bay extension works, To avoid induction during movement of machinery, T&P.	22/Aug/2024	17:00	23/Aug/2024	23:00		PLANNED	Requested
812	RQ184828	OCC_221	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-BISHNAH(JK) (PDD JK) CKT-1	POWERGRID, PDD JK	D	For AMP of Line Equipments	22/Aug/2024	09:00	22/Aug/2024	17:00	Kindly approve.	PLANNED	Requested
813	RQ184827	OCC_221	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-SAMBA (JK) (PDD JK) CKT-2	POWERGRID, PDD JK	D	For AMP of Line Equipments	18/Aug/2024	09:00	18/Aug/2024	17:00	Kindly approve.	PLANNED	Requested
814	RQ184826	OCC_221	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-SAMBA (JK) (PDD JK) CKT-1	POWERGRID, PDD JK	D	For AMP of Line Equipments	13/Aug/2024	09:00	13/Aug/2024	17:00	Kindly approve.	PLANNED	Requested
815	RQ184899	OCC_221	slidcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-CHOWADHI (JK) (PDD JK) CKT-1	POWERGRID, PDD JK	D	Preventive maintenance works including replacement of worn out jumpers / droppers and allied clamps etc.	11/Aug/2024	07:00	11/Aug/2024	12:00	The areas which will be affected during the shutdown period are Industrial Areas of Bari Brahmana, Birpur Complex, Sainik Colony, Greater Kailaish and adjoining areas that are being fed at 33 KV Level from GSS Chowadhi.	PLANNED	Requested
816	RQ184900	OCC_221	slidcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHOWADHI (JK)-GLADNI(PDD) (PDD JK) CKT-1	POWERGRID, PDD JK	D	Preventive maintenance works including replacement of worn out jumpers / droppers and allied clamps etc.	11/Aug/2024	07:00	11/Aug/2024	12:00	The areas which will be affected during the shutdown period are Industrial Areas of Bari Brahmana, Birpur Complex, Sainik Colony, Greater Kailaish and adjoining areas that are being fed at 33 KV Level from GSS Chowadhi.	PLANNED	Requested

817	RQ184892	OCC_221	slidck_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHOWADHI (JK)-GLADNI(PDD) (PDD JK) CKT-1	POWERGRID, PDD JK	D	Preventive maintenance works including replacement of worn out jumpers / droppers and allied clamps etc.	04/Aug/2024	06:00	04/Aug/2024	11:00	30-40 MW k:ac1 may be shifted and fed from the sister 220 KV grids subject to real time loadirrg and availability of pr:wer from tiress' *t16t. !lr.); t 300 MW l:rad (approx.) :jral1 be affected.	PLANNED	Requested	
818	RQ184934	OCC_221	cpcc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-MIR BAZAR(PDD) (PDD) CKT-1	PDD JK	D	FOR LINE EQUIPMENT AMP WORK	21/Aug/2024	09:30	21/Aug/2024	17:00	Kindly approve.	PLANNED	Requested	
819	RQ184829	OCC_221	cpcc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-HIRANAGAR(PDD) (PDD JK) CKT-2	PDD JK	D	For AMP of Line Equipments	19/Aug/2024	09:00	19/Aug/2024	17:00	Kindly approve.	PLANNED	Requested	
820	RQ185193	OCC_221	slidck_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-HIRANAGAR(PDD) (PDD JK) CKT-2	PDD JK	C	Preventive maintenance	18/Aug/2024	07:00	18/Aug/2024	13:00	Partial load of samba grid including RTSS samba shall be fed from Gladni through BB-II grid	PLANNED	Requested	
821	RQ185207	OCC_221	cpcc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-RSRPL_HYB_FTHG3_PG (RENEW SURYA ROSHNI PRIVATE LIMITED) CKT-1	RENEW SURYA ROSHNI PRIVATE LIMITED	D	For Bay extension works, To avoid induction during movement of machinery, T&P.	20/Aug/2024	17:00	21/Aug/2024	23:00		PLANNED	Requested	
822	RQ184746	OCC_221	cpcc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-KIDWAI NAGAR KANPUR (UP) (PG) CKT-1	POWERGRID, UPPTCL	D	for AMP work at Kanpur	13/Aug/2024	08:00	13/Aug/2024	18:00		PLANNED	Requested	
823	RQ185206	OCC_221	cpcc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ROORKEE(PG)-RAMNAGAR(UK) (PTCUL) CKT-1	PTCUL	D	AMP of Line equipments	10/Aug/2024	08:00	10/Aug/2024	18:00		PLANNED	Requested	
824	RQ184445	OCC_221	cpcc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AMBERI(RS)-KANKROLI(PG) (RS) CKT-1		D	FOR AMP of line bay equipment WORKS	09/Aug/2024	09:00	09/Aug/2024	14:00		PLANNED	Requested	
825	RQ184507	OCC_221	cpcc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAHARANPUR(PG)-SARSAWAN(UP) (UP) CKT-1		D	AMP Work of Line Bay	03/Aug/2024	08:00	03/Aug/2024	18:00		PLANNED	Requested	
826	RQ184273	OCC_221	slidck_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-DEHAN (HP) (HPPTCL) CKT-2	HPPTCL	D	Periodic Maintenance	07/Aug/2024	08:00	07/Aug/2024	20:00	220/132 KV HPPTCL Dehan Substation charged at No Load	PLANNED	Requested	
827	RQ184271	OCC_221	slidck_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-DEHAN (HP) (HPPTCL) CKT-1	HPPTCL	D	Periodic Maintenance	06/Aug/2024	08:00	06/Aug/2024	20:00	220/132 KV HPPTCL Dehan substation charged at No Load	PLANNED	Requested	
828	RQ184904	OCC_221	cpcc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Requirement of shutdown (Aviation Globules re-installation work).	01/Aug/2024	07:00	31/Aug/2024	18:00	Kindly approve.	PLANNED	Requested	
829	RQ184905	OCC_221	cpcc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Requirement of shutdown (Aviation Globules re-installation work).	01/Aug/2024	07:00	31/Aug/2024	18:00	Kindly approve.	PLANNED	Requested	
830	RQ185219	OCC_221	cpcc_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 1	PRTL	D	For Bay extension works, To avoid induction during movement of machinery, T&P.	25/Aug/2024	17:00	27/Aug/2024	23:00		PLANNED	Requested	
831	RQ185220	OCC_221	cpcc_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 2	PRTL	D	For Bay extension works, To avoid induction during movement of machinery, T&P.	21/Aug/2024	21:00	24/Aug/2024	23:00		PLANNED	Requested	
832	RQ184719	OCC_221	cpcc_sd	BUS	220KV BUS 2 AT WAGOORA(PG)	POWERGRID	D	"Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021""	25/Aug/2024	09:00	25/Aug/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Requested	
833	RQ184789	OCC_221	cpcc_sd	BUS	220KV BUS 1 AT JALANDHAR(PG)	POWERGRID	D	For AMP works	24/Aug/2024	10:00	24/Aug/2024	18:00	Kindly approve.	PLANNED	Requested	
834	RQ184856	OCC_221	cpcc_sd	BUS	220KV BUS 2 AT SITARGANJ(PG)	POWERGRID	D	RETROFITMENT OF LBB RELAY & AMP WORKS	24/Aug/2024	09:00	24/Aug/2024	17:00		PLANNED	Requested	
835	RQ184855	OCC_221	cpcc_sd	BUS	220KV BUS 1 AT SITARGANJ(PG)	POWERGRID	D	RETROFITMENT OF LBB RELAY & AMP WORKS AT SITARGANJ	22/Aug/2024	09:00	22/Aug/2024	17:00		PLANNED	Requested	
836	RQ184717	OCC_221	cpcc_sd	BUS	220KV BUS 2 AT WAGOORA(PG)	POWERGRID	C	"Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021""	19/Aug/2024	09:00	22/Aug/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Requested	
837	RQ185260	OCC_221	cpcc_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 6	POWERGRID	D	For Bay extension and bus bar testing of 06 Nos. line Bay (Jumpering and bay extension work of new bays of Phase II)	18/Aug/2024	17:00	28/Aug/2024	23:00		PLANNED	Requested	
838	RQ184677	OCC_221	cpcc_sd	BUS	220KV BUS 2 AT AMRITSAR(PG)	POWERGRID	D	For Construction Works and Stability of Upcoming 220kV LINE Bay (213).	18/Aug/2024	10:00	21/Aug/2024	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
839	RQ184718	OCC_221	cpcc_sd	BUS	220KV BUS 1 AT WAGOORA(PG)	POWERGRID	D	"Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021""	18/Aug/2024	09:00	18/Aug/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Requested	
840	RQ184676	OCC_221	cpcc_sd	BUS	220KV BUS 1 AT AMRITSAR(PG)	POWERGRID	D	For Construction Works and Stability of Upcoming 220kV LINE Bay (213).	13/Aug/2024	10:00	16/Aug/2024	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
841	RQ184915	OCC_221	cpcc_sd	BUS	220KV BUS 2 AT MOGA(PG)	POWERGRID	D	Bus Bar relay retrofiting work	13/Aug/2024	08:00	14/Aug/2024	18:00	Kindly approve.	PLANNED	Requested	
842	RQ184790	OCC_221	cpcc_sd	BUS	220KV BUS 2 AT JALANDHAR(PG)	POWERGRID	D	For AMP works	12/Aug/2024	10:00	12/Aug/2024	18:00	Kindly approve.	PLANNED	Requested	
843	RQ184810	OCC_221	cpcc_sd	BUS	220KV BUS 1 AT KAITHAL(PG)	POWERGRID	D	Shutdown required for installation of BPI to provide additional support for Bus	12/Aug/2024	09:00	17/Aug/2024	18:00	Kindly approve.	PLANNED	Requested	
844	RQ184914	OCC_221	cpcc_sd	BUS	220KV BUS 1 AT MOGA(PG)	POWERGRID	D	Bus Bar relay retrofiting work	11/Aug/2024	08:00	12/Aug/2024	18:00	Kindly approve.	PLANNED	Requested	

845	RQ184930	OCC_221	cpcc2_sd	BUS	220KV BUS 2 AT KISHENPUR(PG)	POWERGRID	D	For Jumper/Dropper Tightning and Strengthening work.	09/Aug/2024	09:30	09/Aug/2024	17:00	Kindly approve.	PLANNED	Requested	
846	RQ184716	OCC_221	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)	POWERGRID	D	"Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021""	09/Aug/2024	09:00	09/Aug/2024	18:00	SD required for construction activity. Kindly approve	PLANNED	Requested	
847	RQ184675	OCC_221	cpcc2_sd	BUS	220KV BUS 2 AT AMRITSAR(PG)	POWERGRID	D	For Construction Works and Stability of Upcoming 220kV LINE Bay (213).	07/Aug/2024	10:00	10/Aug/2024	18:00	Under construction head. kindly approve.	PLANNED	Requested	
848	RQ184938	OCC_221	cpcc2_sd	BUS	220KV BUS 2 AT PATIALA(PG)	POWERGRID	D	Maintenance and tightning work	07/Aug/2024	09:00	07/Aug/2024	13:00	Kindly approve.	PLANNED	Requested	
849	RQ184929	OCC_221	cpcc2_sd	BUS	220KV BUS 1 AT KISHENPUR(PG)	POWERGRID	D	For Jumper/Dropper Tightning and Strengthening work.	06/Aug/2024	09:30	06/Aug/2024	17:00	Kindly approve.	PLANNED	Requested	
850	RQ184937	OCC_221	cpcc2_sd	BUS	220KV BUS 1 AT PATIALA(PG)	POWERGRID	D	Maintenance and tightning work	06/Aug/2024	09:00	06/Aug/2024	13:00	Kindly approve.	PLANNED	Requested	
851	RQ184809	OCC_221	cpcc2_sd	BUS	220KV BUS 1 AT KAITHAL(PG)	POWERGRID	D	Shutdown required for installation of BPI to provide additional support for Bus	05/Aug/2024	09:00	10/Aug/2024	18:00	Kindly approve.	PLANNED	Requested	
852	RQ184860	OCC_221	cpcc3_sd	BUS	220KV BUS 2 AT ALLAHABAD(PG)	POWERGRID	D	For Bus Bar Relay Retrofitment & AMP Work	05/Aug/2024	09:00	05/Aug/2024	18:00		PLANNED	Requested	
853	RQ184939	OCC_221	cpcc2_sd	BUS	220KV BUS 2 AT PATIALA(PG)	POWERGRID	D	BUS COUPLER DROPPER REPLACEMENT WORK	05/Aug/2024	09:00	05/Aug/2024	17:00	Kindly approve.	PLANNED	Requested	
854	RQ184859	OCC_221	cpcc3_sd	BUS	220KV BUS 1 AT ALLAHABAD(PG)	POWERGRID	D	For Bus Bar Relay Retrofitment & AMP Work	04/Aug/2024	09:00	04/Aug/2024	18:00		PLANNED	Requested	
855	RQ185259	OCC_221	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 5	POWERGRID	D	For Bay extension and bus bar testing of 06 Nos. line Bay (Jumpering and bay extension work of new bays of Phase II)	02/Aug/2024	17:00	13/Aug/2024	23:00		PLANNED	Requested	
856	RQ184674	OCC_221	cpcc2_sd	BUS	220KV BUS 1 AT AMRITSAR(PG)	POWERGRID	D	For Construction Works and Stability of Upcoming 220kV LINE Bay (213).	01/Aug/2024	10:00	04/Aug/2024	18:00	Under construction head. kindly approve.	PLANNED	Requested	
857	RQ184619	OCC_221	cpcc1_sd	BUS	220KV BUS 1 AT KOTPUTLI(PG)	POWERGRID	D	For Construction Activities of SS-104 Package (Busbar Relay Stability Test)	23/Aug/2024	09:00	24/Aug/2024	20:00		PLANNED	Requested	
858	RQ184618	OCC_221	cpcc1_sd	BUS	220KV BUS 2 AT KOTPUTLI(PG)	POWERGRID	D	For Construction Activities of SS-104 Package (Bus Bar Relay Stability Test)	21/Aug/2024	09:00	22/Aug/2024	20:00		PLANNED	Requested	
859	RQ184614	OCC_221	cpcc1_sd	BUS	220KV BUS 2 AT KOTPUTLI(PG)	POWERGRID	D	For Construction Activities of SS-104 Package (erection of equipment)	12/Aug/2024	09:00	13/Aug/2024	20:00	Shutdown of 220 kv Bus-1,BUS-2 and BUS 3 required simultaneously for stringing of Jack Bus in R&Y phase.	PLANNED	Requested	
860	RQ184613	OCC_221	cpcc1_sd	BUS	220KV BUS 1 AT KOTPUTLI(PG)	POWERGRID	D	For Construction Activities of SS-104 Package (erection of equipment)	12/Aug/2024	09:00	13/Aug/2024	20:00	Shutdown of 220 kv Bus-1,BUS-2 and BUS 3 required simultaneously for stringing of Jack Bus in R&Y phase.	PLANNED	Requested	
861	RQ184615	OCC_221	cpcc1_sd	BUS	220KV BUS 3 AT KOTPUTLI(PG)	POWERGRID	D	For Construction Activities of SS-104 Package (erection of equipment)	12/Aug/2024	09:00	13/Aug/2024	20:00	Shutdown of 220 kv Bus-1,BUS-2 and BUS 3 required simultaneously for stringing of Jack Bus in R&Y phase.	PLANNED	Requested	
862	RQ184632	OCC_221	cpcc1_sd	BUS	220KV BUS 2 AT SONIPAT(PG)	POWERGRID	D	For Commissioning activities of SS-104 package (Bay extension work)	08/Aug/2024	09:00	10/Aug/2024	18:00		PLANNED	Requested	
863	RQ184631	OCC_221	cpcc1_sd	BUS	220KV BUS 1 AT SONIPAT(PG)	POWERGRID	D	For Commissioning activities of SS-104 package (Bay extension work)	05/Aug/2024	09:00	07/Aug/2024	18:00		PLANNED	Requested	
864	RQ184610	OCC_221	cpcc1_sd	BUS	220KV BUS 1 AT KOTPUTLI(PG)	POWERGRID	D	For Construction Activities of SS-104 Package (Bus Stability Test)	05/Aug/2024	09:00	06/Aug/2024	20:00		PLANNED	Requested	
865	RQ184609	OCC_221	cpcc1_sd	BUS	220KV BUS 2 AT KOTPUTLI(PG)	POWERGRID	D	For Construction Activities of SS-104 Package (Bus Stability Test)	01/Aug/2024	09:00	02/Aug/2024	20:00		PLANNED	Requested	
866	RQ185202	OCC_221	slcdjk_sd	BUS	220KV BUS 1 AT HIRANAGAR(PDD)	PDD JK	C	Preventive maintenance	18/Aug/2024	07:00	18/Aug/2024	13:00	Partial load of samba grid including RTSS samba shall be fed from Gladni through BB-II grid	PLANNED	Requested	
867	RQ185205	OCC_221	slcdjk_sd	BUS	220KV BUS 4 AT HIRANAGAR(PDD)	PDD JK	C	Preventive maintenance	18/Aug/2024	07:00	18/Aug/2024	13:00	Partial load of samba grid including RTSS samba shall be fed from Gladni through BB-II grid	PLANNED	Requested	
868	RQ185204	OCC_221	slcdjk_sd	BUS	220KV BUS 3 AT HIRANAGAR(PDD)	PDD JK	C	Preventive maintenance	18/Aug/2024	07:00	18/Aug/2024	13:00	Partial load of samba grid including RTSS samba shall be fed from Gladni through BB-II grid	PLANNED	Requested	
869	RQ185203	OCC_221	slcdjk_sd	BUS	220KV BUS 2 AT HIRANAGAR(PDD)	PDD JK	C	Preventive maintenance	18/Aug/2024	07:00	18/Aug/2024	13:00	Partial load of samba grid including RTSS samba shall be fed from Gladni through BB-II grid	PLANNED	Requested	
870	RQ184897	OCC_221	slcdjk_sd	BUS	220 KV CHOWADHI (JK) - BUS 1	PDD JK	D	Preventive maintenance works including replacement of worn out jumpers / droppers and allied clamps etc.	11/Aug/2024	07:00	11/Aug/2024	12:00	The areas which will be affected during the shutdown period are Industrial Areas of Bari Brahmna, Birpur Complex, Sainik Colony, Greater Kailaish and adjoining areas that are being fed at 33 KV Level from GSS Chowadhi.	PLANNED	Requested	

892	RQ184625	OCC_221	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)		D	AMP Work	28/Aug/2024	08:00	28/Aug/2024	18:00	AMP Work	PLANNED	Requested	
893	RQ184624	OCC_221	cpcc1_sd	BUS	220KV BUS 4 AT MANDOLA(PG)		D	AMP Work	27/Aug/2024	08:00	27/Aug/2024	18:00	AMP Work	PLANNED	Requested	
894	RQ184606	OCC_221	cpcc1_sd	BUS	220KV BUS 1 AT KANKROLI(PG)		D	For Bay extension Work M/s Serentica has to construct 02 new Bays for a double Ckt line	26/Aug/2024	09:00	27/Aug/2024	18:00		PLANNED	Requested	
895	RQ184594	OCC_221	cpcc1_sd	BUS	220 KV BIKANER(PG) - BUS 2		D	BAY EXTENTION WORK for lcts under Minutes of 8 th Consultation Meeting for Evolving Transmission Schemes in Northern Region held on 30.06.2022	26/Aug/2024	08:00	28/Aug/2024	18:00		PLANNED	Requested	
896	RQ184605	OCC_221	cpcc1_sd	BUS	220KV BUS 2 AT JAIPUR SOUTH(PG)		D	Rectification of CoE Audit point	24/Aug/2024	09:00	24/Aug/2024	18:00		PLANNED	Requested	
897	RQ184604	OCC_221	cpcc1_sd	BUS	220KV BUS 1 AT JAIPUR SOUTH(PG)		D	Rectification of CoE Audit point	22/Aug/2024	09:00	22/Aug/2024	18:00		PLANNED	Requested	
898	RQ184593	OCC_221	cpcc1_sd	BUS	220 KV BIKANER(PG) - BUS 1		D	BAY EXTENTION WORK for lcts under Minutes of 8 th Consultation Meeting for Evolving Transmission Schemes in Northern Region held on 30.06.2022	22/Aug/2024	08:00	24/Aug/2024	18:00		PLANNED	Requested	
899	RQ184603	OCC_221	cpcc1_sd	BUS	400KV BUS 2 AT JAIPUR SOUTH(PG)		D	Rectification of CoE Audit point	20/Aug/2024	09:00	20/Aug/2024	18:00		PLANNED	Requested	
900	RQ184592	OCC_221	cpcc1_sd	BUS	400 KV BIKANER(PG) - BUS 2		D	BAY EXTENTION WORK for lcts under Minutes of 8 th Consultation Meeting for Evolving Transmission Schemes in Northern Region held on 30.06.2022	19/Aug/2024	08:00	21/Aug/2024	18:00		PLANNED	Requested	
901	RQ184602	OCC_221	cpcc1_sd	BUS	400KV BUS 1 AT JAIPUR SOUTH(PG)		D	Rectification of CoE Audit point	16/Aug/2024	09:00	16/Aug/2024	18:00		PLANNED	Requested	
902	RQ184591	OCC_221	cpcc1_sd	BUS	400 KV BIKANER(PG) - BUS 1		D	BAY EXTENTION WORK for lcts under Minutes of 8 th Consultation Meeting for Evolving Transmission Schemes in Northern Region held on 30.06.2022	13/Aug/2024	08:00	16/Aug/2024	18:00		PLANNED	Requested	
903	RQ184623	OCC_221	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)		D	Bus-bar retrofitment work at Mandola SS	12/Aug/2024	08:00	14/Aug/2024	20:00	Bus-bar retrofitment work at Mandola SS	PLANNED	Requested	
904	RQ184590	OCC_221	cpcc1_sd	BUS	765 KV BIKANER(PG) - BUS 2		D	BAY EXTENTION WORK for lcts under Minutes of 8 th Consultation Meeting for Evolving Transmission Schemes in Northern Region held on 30.06.2022	09/Aug/2024	08:00	11/Aug/2024	18:00		PLANNED	Requested	
905	RQ184622	OCC_221	cpcc1_sd	BUS	400KV BUS 3 AT MANDOLA(PG)		D	Bus-bar retrofitment work at Mandola SS	08/Aug/2024	08:00	10/Aug/2024	20:00	Bus-bar retrofitment work at Mandola SS	PLANNED	Requested	
906	RQ184589	OCC_221	cpcc1_sd	BUS	765 KV BIKANER(PG) - BUS 1		D	BAY EXTENTION WORK for lcts under Minutes of 8 th Consultation Meeting for Evolving Transmission Schemes in Northern Region held on 30.06.2022	06/Aug/2024	08:00	09/Aug/2024	18:00		PLANNED	Requested	
907	RQ184599	OCC_221	cpcc1_sd	BUS	400KV BUS 2 AT DEHRADUN(PG)		D	AMP WORK AND TESTING OF BUS BAR RELAY OF 400KV BUS-2	06/Aug/2024	08:00	06/Aug/2024	18:00	AMP WORK AND TESTING OF BUS BAR RELAY OF 400KV BUS 2	PLANNED	Requested	
908	RQ184630	OCC_221	cpcc1_sd	BUS	400KV BUS 2 AT SIKAR(PG)		C	AMP Work	05/Aug/2024	09:00	06/Aug/2024	18:00		PLANNED	Requested	
909	RQ184621	OCC_221	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)		D	Bus-bar retrofitment work at Mandola SS	05/Aug/2024	08:00	07/Aug/2024	20:00	Bus-bar retrofitment work at Mandola SS	PLANNED	Requested	
910	RQ184629	OCC_221	cpcc1_sd	BUS	400KV BUS 1 AT SIKAR(PG)		C	AMP Work	02/Aug/2024	09:00	03/Aug/2024	18:00		PLANNED	Requested	
911	RQ184597	OCC_221	cpcc1_sd	BUS	765KV BUS 2 AT CHITTORGARH(PG)		D	For COE audit observation compliance	02/Aug/2024	09:00	02/Aug/2024	18:00		PLANNED	Requested	
912	RQ184596	OCC_221	cpcc1_sd	BUS	765KV BUS 1 AT CHITTORGARH(PG)		D	For COE audit observation compliance	01/Aug/2024	09:00	01/Aug/2024	18:00		PLANNED	Requested	
913	RQ184598	OCC_221	cpcc1_sd	BUS	400KV BUS 1 AT DEHRADUN(PG)		D	AMP WORK AND TESTING OF BUS BAR RELAY OF 400KV BUS-1	01/Aug/2024	08:00	01/Aug/2024	18:00	AMP WORK AND TESTING OF BUS BAR RELAY OF 400KV BUS 1	PLANNED	Requested	
914	RQ184620	OCC_221	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)		D	Bus-bar retrofitment work at Mandola SS	01/Aug/2024	08:00	03/Aug/2024	20:00	Bus-bar retrofitment work at Mandola SS	PLANNED	Requested	
915	RQ185021	OCC_221	cpcc3_sd	BAY	209 MAIN BAY - 220 KV KANPUR(PG)- UNCHAHAR(NT) (PG) CKT-4 (POWERGRID) AT 220 KV KANPUR(PG)	POWERGRID	C	CB Drive overhauling	26/Aug/2024	08:00	29/Aug/2024	18:00		PLANNED	Requested	
916	RQ185020	OCC_221	cpcc3_sd	BAY	207 MAIN BAY - 220 KV KANPUR(PG)- UNCHAHAR(NT) (PG) CKT-2 (POWERGRID) AT 220 KV KANPUR(PG)	POWERGRID	C	CB Drive overhauling	21/Aug/2024	08:00	24/Aug/2024	18:00		PLANNED	Requested	
917	RQ185023	OCC_221	cpcc3_sd	BAY	213 MAIN BAY - 220 KV KANPUR(PG)- KANPURNAUBASTA (UP) (PG) CKT-1 (POWERGRID) AT 220 KV KANPUR(PG)	POWERGRID	C	CB Drive overhauling	19/Aug/2024	08:00	22/Aug/2024	18:00		PLANNED	Requested	

