

Proposed Outage Program of 22nd OCC meeting of NRPC

Sr No	Reference Number	OCC Number	Name of Requesting Agency	Element Type	Element Name	Owner	Daily/Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	Request Type	Shutdown Status	NLDC/RLDC Comments
1	RQ187157	OCC_222	ntpcos_sd	GENERATING UNIT	500 MW RIHAND-I STPS - UNIT 1	NTPC	C	Boiler plus Turbine Ovehauling alongwith FGD Damper Installation	07/Sep/2024	00:00	11/Oct/2024	23:59		PLANNED	Requested	
2	RQ187156	OCC_222	ntpcos_sd	GENERATING UNIT	500 MW RIHAND-I STPS - UNIT 2	NTPC	C	Boiler License Renewal alongwith ESP & Flue Gas Duct Repair	01/Sep/2024	00:00	10/Sep/2024	23:59		PLANNED	Requested	
3	RQ187167	OCC_222	ntpcos_sd	GENERATING UNIT	490 MW DADRI-II TPS - UNIT 2	NTPC	C	Boiler, Turbine & Generator Overhauling	18/Sep/2024	08:00	01/Nov/2024	23:59		PLANNED	Requested	
4	RQ187160	OCC_222	ntpcos_sd	GENERATING UNIT	210 MW UNCHAHAR III TPS - UNIT 1	NTPC	C	Boiler+Boiler RLA+TG Bearings and Valves+Boiler acid cleaning	01/Sep/2024	00:00	05/Oct/2024	23:59		PLANNED	Requested	
5	RQ187163	OCC_222	ntpcos_sd	GENERATING UNIT	110 MW TANDA TPS - UNIT 4	NTPC	C	Boiler overhaul, acid cleaning, Eco coil replacement, corrosion mapping	01/Sep/2024	00:00	25/Oct/2024	23:59		PLANNED	Requested	
6	RQ188092	OCC_222	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-1		C	Diversion work of 800 kv hvdc BNC-Agra line infringing to Lucknow-Kanpur green Express way of NHA(All 4 poles will be out of service)	23/Sep/2024	10:00	30/Sep/2024	18:00		PLANNED	Requested	
7	RQ188093	OCC_222	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-2		C	Diversion work of 800 kv hvdc BNC-Agra line infringing to Lucknow-Kanpur green Express way of NHA(All 4 poles will be out of service)	23/Sep/2024	08:00	30/Sep/2024	18:00		PLANNED	Requested	
8	RQ188087	OCC_222	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-2	POWERGRID	D	Line defect rectification work	22/Sep/2024	08:00	22/Sep/2024	18:00		PLANNED	Requested	
9	RQ188086	OCC_222	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-1	POWERGRID	D	Line defect rectification work	21/Sep/2024	08:00	21/Sep/2024	18:00		PLANNED	Requested	
10	RQ187556	OCC_222	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-1	POWERGRID	C	For modification in DCCT, upgradation of HVDC control software, subsequent testing etc. at the HVDC Parallel Bipole link of Champa-Kurukshetra	09/Sep/2024	09:00	17/Sep/2024	20:00	Simultaneous shut down of all 4 HVDC poles is required on continuous basis	PLANNED	Requested	
11	RQ187557	OCC_222	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-2	POWERGRID	C	For modification in DCCT, upgradation of HVDC control software, subsequent testing etc. at the HVDC Parallel Bipole link of Champa-Kurukshetra	09/Sep/2024	08:00	17/Sep/2024	20:00	Simultaneous shut down of all 4 HVDC poles is required on continuous basis	PLANNED	Requested	
12	RQ187558	OCC_222	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-3	POWERGRID	C	For modification in DCCT, upgradation of HVDC control software, subsequent testing etc. at the HVDC Parallel Bipole link of Champa-Kurukshetra	09/Sep/2024	08:00	17/Sep/2024	20:00	Simultaneous shut down of all 4 HVDC poles is required on continuous basis	PLANNED	Requested	
13	RQ187559	OCC_222	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-4	POWERGRID	C	For modification in DCCT, upgradation of HVDC control software, subsequent testing etc. at the HVDC Parallel Bipole link of Champa-Kurukshetra	09/Sep/2024	08:00	17/Sep/2024	20:00	Simultaneous shut down of all 4 HVDC poles is required on continuous basis	PLANNED	Requested	
14	RQ187456	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1		D	Shutdown nature defects rectification	30/Sep/2024	08:00	30/Sep/2024	18:00	DEFECT RECTIFICATION WORK	PLANNED	Requested	
15	RQ187516	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV HAPUR-MEERUT_PMSTL (LUP) CKT-1		D	AMP Work	30/Sep/2024	07:00	30/Sep/2024	18:00		PLANNED	Requested	
16	RQ187517	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MEERUT_PMSTL - GR.NOIDA_2(IUPC) (LUP) CKT-1		D	AMP Work	27/Sep/2024	07:00	27/Sep/2024	18:00		PLANNED	Requested	
17	RQ187457	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2		D	Shutdown nature defects rectification	25/Sep/2024	08:00	28/Sep/2024	18:00	DEFECT RECTIFICATION WORK	PLANNED	Requested	
18	RQ187627	OCC_222	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL)		D	for AMP work	23/Sep/2024	09:00	24/Sep/2024	17:00		PLANNED	Requested	
19	RQ187626	OCC_222	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL)		D	for AMP work	21/Sep/2024	09:00	22/Sep/2024	17:00		PLANNED	Requested	
20	RQ187487	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-2		D	Attending shutdown nature defects	19/Sep/2024	06:00	20/Sep/2024	18:00		PLANNED	Requested	
21	RQ187460	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2		D	Shutdown nature defects rectification	18/Sep/2024	08:00	21/Sep/2024	18:00	DEFECT RECTIFICATION WORK	PLANNED	Requested	
22	RQ187554	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2		D	For OPGW replacement works from TN-623 to TN 625 (for Joint Box Creation at TN-625)	17/Sep/2024	08:00	18/Sep/2024	18:00	Non-auto required for OPGW replacement works from TN-623 to TN 625 (for Joint Box Creation at TN-625)	PLANNED	Requested	
23	RQ187553	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1		D	For OPGW replacement works from TN-623 to TN 625 (for Joint Box Creation at TN-625)	17/Sep/2024	08:00	18/Sep/2024	18:00	Non-auto required for OPGW replacement works from TN-623 to TN 625 (for Joint Box Creation at TN-625)	PLANNED	Requested	
24	RQ187486	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1		D	Attending shutdown nature defects	17/Sep/2024	06:00	18/Sep/2024	18:00		PLANNED	Requested	
25	RQ187386	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-2		D	Installation of Bird Diverter	16/Sep/2024	08:00	30/Sep/2024	18:00	NON-AUTO OF OTHER CKT	PLANNED	Requested	
26	RQ187384	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2		D	Installation of Bird Diverter	16/Sep/2024	08:00	30/Sep/2024	18:00	A/R to be kept in Non auto mode of other charged ckt from both ends	PLANNED	Requested	
27	RQ187388	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-2		D	Installation of Bird Diverter	16/Sep/2024	08:00	30/Sep/2024	18:00	NON-AUTO OF OTHER CKT	PLANNED	Requested	

28	RQ187423	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-1		C	For NHAI Diversion	16/Sep/2024	08:00	30/Sep/2024	18:00		PLANNED	Requested	
29	RQ187424	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-2		C	For NHAI Diversion	16/Sep/2024	08:00	30/Sep/2024	18:00		PLANNED	Requested	
30	RQ187435	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2		D	Attend shutdown nature defects	12/Sep/2024	08:00	13/Sep/2024	18:00		PLANNED	Requested	
31	RQ187469	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-BHIWANI (PG) CKT-1		D	Shutdown nature defects rectification	12/Sep/2024	08:00	12/Sep/2024	19:00		PLANNED	Requested	
32	RQ187434	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1		D	Attend shutdown nature defects	10/Sep/2024	08:00	11/Sep/2024	18:00		PLANNED	Requested	
33	RQ187433	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-2		D	Attend shutdown nature defects	09/Sep/2024	08:00	09/Sep/2024	18:00	Non Auto of 765KV Ajmer-Chittor CK1	PLANNED	Requested	
34	RQ187458	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1		D	Shutdown nature defects rectification	09/Sep/2024	08:00	14/Sep/2024	18:00	DEFECT RECTIFICATION WORK	PLANNED	Requested	
35	RQ187467	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-JHATIKARA (PG) CKT-1		D	Shutdown nature defects rectification	07/Sep/2024	08:00	07/Sep/2024	19:00		PLANNED	Requested	
36	RQ187421	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-BHIWANI (PG) CKT-1		D	S/D Type defect rectification in Towers	06/Sep/2024	08:00	06/Sep/2024	18:00		PLANNED	Requested	
37	RQ187485	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2		D	Attending shutdown nature defects	05/Sep/2024	06:00	06/Sep/2024	18:00		PLANNED	Requested	
38	RQ187422	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MEERUT-BHIWANI (PG) CKT-1		D	S/D Type defect rectification in Towers	04/Sep/2024	08:00	04/Sep/2024	18:00		PLANNED	Requested	
39	RQ187513	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-MEERUT(PG) (PG) CKT-1		D	Damaged conductor maintenance work at loc no-511-512	03/Sep/2024	09:00	03/Sep/2024	18:00	Shutdown maintenance works	PLANNED	Requested	
40	RQ187484	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1		D	Attending shutdown nature defects	03/Sep/2024	06:00	04/Sep/2024	18:00		PLANNED	Requested	
41	RQ187451	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-2		D	Attend shutdown nature defects	02/Sep/2024	17:00	03/Sep/2024	23:30	Only LILO ie 40KM is POWERGRID portion and balance 145 KM ia maintained by ADANI.	PLANNED	Requested	
42	RQ187514	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MEERUT-BHIWANI (PG) CKT-1		C	NHAI Diversion work	02/Sep/2024	09:00	17/Sep/2024	18:00	NHAI Diversion works	PLANNED	Requested	
43	RQ187459	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1		D	Non-auto mode for tower tightening & missing tower member fixing above waist leve	02/Sep/2024	09:00	30/Sep/2024	17:00	Non-auto mode for tower tightening & missing tower member fixing above waist leve	PLANNED	Requested	
44	RQ187512	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-ALIGARH(PG) (PG) CKT-1		D	Damaged conductor maintenance work at loc no-380-381	02/Sep/2024	09:00	02/Sep/2024	18:00	Shutdown maintenance works	PLANNED	Requested	
45	RQ187432	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-1		D	Attend shutdown nature defects/ For auto relase defect rectification	02/Sep/2024	08:00	02/Sep/2024	18:00	Non Auto of 765KV Ajmer-Chittor CK2	PLANNED	Requested	
46	RQ187468	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-ALIGARH (PG) CKT-1		D	Shutdown nature defects rectification	02/Sep/2024	08:00	04/Sep/2024	19:00		PLANNED	Requested	
47	RQ187450	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1		D	For replacemnt /modification of Jumper at Tower No: 105	01/Sep/2024	09:00	02/Sep/2024	18:00	Only LILO ie 40KM is POWERGRID portion and balance 145 KM ia maintained by ADANI.	PLANNED	Requested	
48	RQ187387	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-1		D	Installation of Bird Diverter	01/Sep/2024	08:00	15/Sep/2024	18:00	NON-AUTO OF OTHER CKT	PLANNED	Requested	
49	RQ187385	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-1		D	Installation of Bird Diverter	01/Sep/2024	08:00	15/Sep/2024	18:00	NON-AUTO OF OTHER CKT	PLANNED	Requested	
50	RQ187383	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1		D	Installation of Bird Diverter	01/Sep/2024	08:00	15/Sep/2024	18:00	A/R to be kept in Non auto mode of other charged ckt from both ends	PLANNED	Requested	
51	RQ187389	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1		D	Installation of Bird Diverter	01/Sep/2024	08:00	15/Sep/2024	18:00	NON-AUTO OF OTHER CKT	PLANNED	Requested	
52	RQ188095	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-GWALIOR (PG) CKT-1	POWERGRID	C	Degassing of 707-10R phase compartment & Installation of Counter weight in Gantry-1 Tower at Orai end(for this simultaneous shutdown of Orai-Aligarh-2 also required for one day on date 26.09.24)	25/Sep/2024	09:00	26/Sep/2024	18:00		PLANNED	Requested	
53	RQ188162	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-SATNA (PG) CKT-1	POWERGRID	D	For Switching of Spare with R-ph (For taking R-Ph in Service and spare ph out) at Satna end	20/Sep/2024	09:00	20/Sep/2024	14:00		PLANNED	Requested	
54	RQ188094	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-SATNA (PG) CKT-1	POWERGRID	D	AMP Work with a/r non auto of 765 KV Orai-Gwalior-1	20/Sep/2024	08:00	20/Sep/2024	18:00		PLANNED	Requested	
55	RQ188105	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-2	POWERGRID	D	For Shutdown nature defects	18/Sep/2024	09:00	19/Sep/2024	18:00		PLANNED	Requested	
56	RQ188104	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHPUR-SASARAM (PG) CKT-1	POWERGRID	D	AMP, Relay & Line Reactor testing & Line Bay equipment tightening work	11/Sep/2024	08:00	11/Sep/2024	18:00		PLANNED	Requested	
57	RQ188165	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-2	POWERGRID	D	For testing the accuracy of MW transducers of SPS at Agra S/S as per NRLDC letter ref NRLDC/TS-11\ dated 05.07.2024.	02/Sep/2024	10:00	02/Sep/2024	18:00		PLANNED	Requested	
58	RQ188163	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-1	POWERGRID	D	For testing the accuracy of MW transducers of SPS at Agra S/S as per NRLDC letter ref NRLDC/TS-11\ dated 05.07.2024.	01/Sep/2024	10:00	01/Sep/2024	18:00		PLANNED	Requested	

59	RQ188101	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI(PG)-VINDHYACHALPOOL(PG) (PVTSLS) CKT-2	PVTSLS	D	For Shut down Nature Work with A/R non auto mode of Ckt-2	03/Sep/2024	09:00	03/Sep/2024	18:00		PLANNED	Requested
60	RQ188100	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI(PG)-VINDHYACHALPOOL(PG) (PVTSLS) CKT-1	PVTSLS	D	For Shut down Nature Work with A/R non auto mode of Ckt-2	02/Sep/2024	09:00	02/Sep/2024	18:00		PLANNED	Requested
61	RQ187560	OCC_222	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH(A PL)-ADANI MUNDRA(APL) (ATIL) CKT-1	POWERGRID	D	Power Line Crossing for construction of 765KV D/C Bhadla II - Sikar II	04/Sep/2024	08:00	05/Sep/2024	18:00	Crossing at Loc No AP 118 to 119	PLANNED	Requested
62	RQ187561	OCC_222	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH(A PL)-ADANI MUNDRA(APL) (ATIL) CKT-2	POWERGRID	D	Power Line Crossing for construction of 765KV D/C Bhadla II - Sikar II	04/Sep/2024	08:00	05/Sep/2024	18:00	Crossing at Loc No AP 118 to 119	PLANNED	Requested
63	RQ187462	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMBOLI(DV)-DWARKA (PG) (PG)		D	Shutdown nature defects rectification	30/Sep/2024	05:00	30/Sep/2024	14:00		PLANNED	Requested
64	RQ187481	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSLS)-KHETRI (PKTSL) (PBTSLS) CKT-4		D	For settings modification in relay and CSD fine tuning	29/Sep/2024	08:00	29/Sep/2024	18:00		PLANNED	Requested
65	RQ187480	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSLS)-KHETRI (PKTSL) (PBTSLS) CKT-3		D	For settings modification in relay and CSD fine tuning	28/Sep/2024	08:00	28/Sep/2024	18:00		PLANNED	Requested
66	RQ187545	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-BALLABHAGH(PG) (PG)		D	LINE EQUIPMENT & BAY AMP WORKS	27/Sep/2024	09:00	27/Sep/2024	18:00	LINE EQUIPMENT & BAY AMP WORKS	PLANNED	Requested
67	RQ187479	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSLS)-KHETRI (PKTSL) (PBTSLS) CKT-2		D	For settings modification in relay and CSD fine tuning	27/Sep/2024	08:00	27/Sep/2024	18:00		PLANNED	Requested
68	RQ187463	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMBOLI(DV)-JHATIKARA(PG) (DTL) CKT-2		D	Shutdown nature defects rectification	27/Sep/2024	05:00	27/Sep/2024	14:00		PLANNED	Requested
69	RQ187544	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH(P G) (DTL) CKT-2		D	LINE EQUIPMENT & BAY AMP WORKS	26/Sep/2024	09:00	26/Sep/2024	18:00	LINE EQUIPMENT & BAY AMP WORKS	PLANNED	Requested
70	RQ187494	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-2		D	Additional glass disc insertion: LOA given	26/Sep/2024	08:00	27/Sep/2024	18:00	Non auto for 400 kV RAPPD-Jaipur South	PLANNED	Requested
71	RQ187478	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSLS)-KHETRI (PKTSL) (PBTSLS) CKT-1		D	For settings modification in relay and CSD fine tuning	26/Sep/2024	08:00	26/Sep/2024	18:00		PLANNED	Requested
72	RQ187526	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-SIKAR (PG) CKT-2		D	Shutdown nature defects rectification i.e.Fixing IGR,CC ring,Arching horn, VD etc	26/Sep/2024	08:00	26/Sep/2024	18:00	Non auto of 400KV Neemrana Babai -Ckt I	PLANNED	Requested
73	RQ187543	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH(P G) (DTL) CKT-1		D	LINE EQUIPMENT & BAY AMP WORKS	25/Sep/2024	09:00	25/Sep/2024	18:00	LINE EQUIPMENT & BAY AMP WORKS	PLANNED	Requested
74	RQ187525	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-2		D	Shutdown nature defects rectification i.e.Fixing IGR,CC ring,Arching horn, VD etc	25/Sep/2024	08:00	25/Sep/2024	18:00	Non auto of 400KV Manesar neemrana-Ckt-I	PLANNED	Requested
75	RQ187483	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-2		D	Attending shutdown nature defects	25/Sep/2024	06:00	26/Sep/2024	18:00		PLANNED	Requested
76	RQ187547	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH(P G) (DTL) CKT-2		D	LINE EQUIPMENT & BAY AMP WORKS/ RELAY RETRIFITMENT WORK	24/Sep/2024	09:00	24/Sep/2024	18:00	LINE EQUIPMENT & BAY AMP WORKS	PLANNED	Requested
77	RQ187493	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1		D	Additional glass disc insertion: LOA given/ Shutdown nature defects rectification	24/Sep/2024	08:00	25/Sep/2024	18:00	Non auto for 400 kV RAPPD-Kota	PLANNED	Requested
78	RQ187524	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-1		D	Shutdown nature defects rectification i.e.Fixing IGR,CC ring,Arching horn, VD etc	24/Sep/2024	08:00	24/Sep/2024	18:00	Non auto of 400KV Manesar neemrana-Ckt-II	PLANNED	Requested
79	RQ187534	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-2		D	Power Line Crossing for construction of 765KV D/C Bhadla II - Sikar II	24/Sep/2024	08:00	25/Sep/2024	18:00	Crossing at Loc No AP 158 to 159	PLANNED	Requested
80	RQ187533	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-1		D	Power Line Crossing for construction of 765KV D/C Bhadla II - Sikar II	24/Sep/2024	08:00	25/Sep/2024	18:00	Crossing at Loc No AP 158 to 159	PLANNED	Requested
81	RQ187465	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (PG) CKT-2		D	Shutdown nature defects rectification	24/Sep/2024	05:00	24/Sep/2024	14:00		PLANNED	Requested
82	RQ187546	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH(P G) (DTL) CKT-1		D	LINE EQUIPMENT & BAY AMP WORKS	23/Sep/2024	09:00	23/Sep/2024	18:00	LINE EQUIPMENT & BAY AMP WORKS	PLANNED	Requested
83	RQ187523	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-BABA(IRS) (NRSS36) CKT-1		D	Shutdown nature defects rectification i.e.Fixing IGR,CC ring,Arching horn, VD etc	23/Sep/2024	08:00	23/Sep/2024	18:00	Non auto of 400KV Neemrana- sikar-Ckt-II	PLANNED	Requested
84	RQ187482	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-1		D	Attending shutdown nature defects	23/Sep/2024	06:00	24/Sep/2024	18:00		PLANNED	Requested
85	RQ187397	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-BAGHPAT (PG) CKT-2		D	For S/W yard equipment AMP and Relay Testing	20/Sep/2024	10:00	20/Sep/2024	20:00	For Relay Testing and S/W yard equipment AMP	PLANNED	Requested
86	RQ187579	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MAHARANIBAGH(P G)		D	AMP Works	20/Sep/2024	09:00	20/Sep/2024	18:00	AMP Works	PLANNED	Requested
87	RQ187464	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (DTL) CKT-1		D	Shutdown nature defects rectification	20/Sep/2024	05:00	20/Sep/2024	14:00		PLANNED	Requested
88	RQ187396	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-BAGHPAT (PG) CKT-1		D	For S/W yard equipment AMP and Relay Testing	19/Sep/2024	10:00	19/Sep/2024	20:00	For Relay Testing and S/W yard equipment AMP	PLANNED	Requested

89	RQ187475	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1		D	For attending S/D nature defects/ AR relay work	19/Sep/2024	08:00	19/Sep/2024	18:00		PLANNED	Requested	
90	RQ187578	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAHARANIBAGH(PG)		D	AMP Works	18/Sep/2024	09:00	18/Sep/2024	18:00	AMP Works	PLANNED	Requested	
91	RQ187496	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTESWAR(TH)-KOTESHWAR(PG) (PG) CKT-2		D	For installation and testing of differential relay.	18/Sep/2024	09:00	19/Sep/2024	18:00		PLANNED	Requested	
92	RQ187537	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIMBHOLI_PMSTL - MURADNAGAR_2 (UP) CKT-1		D	AMP Work	17/Sep/2024	07:00	17/Sep/2024	18:00		PLANNED	Requested	
93	RQ187466	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA-DWARKA (PG)		D	Shutdown nature defects rectification	17/Sep/2024	05:00	17/Sep/2024	14:00		PLANNED	Requested	
94	RQ187577	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAHARANIBAGH(PG)		D	AMP Works	16/Sep/2024	09:00	16/Sep/2024	18:00	AMP Works	PLANNED	Requested	
95	RQ187495	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTESWAR(TH)-KOTESHWAR(PG) (PG) CKT-1		D	For installation and testing of differential relay.	16/Sep/2024	09:00	17/Sep/2024	18:00		PLANNED	Requested	
96	RQ187519	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1		D	Non auto reclosed mode for rectification of E/W related defects.	16/Sep/2024	09:00	21/Sep/2024	18:00		PLANNED	Requested	
97	RQ187521	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2		D	Non auto reclosed mode for rectification of E/W related defects.	16/Sep/2024	09:00	21/Sep/2024	18:00		PLANNED	Requested	
98	RQ187382	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2		D	Installation of Bird Diverter	16/Sep/2024	08:00	30/Sep/2024	18:00	A/R to be kept in Non auto mode of other charged ckt from both ends	PLANNED	Requested	
99	RQ187380	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2		D	Installation of Bird Diverter	16/Sep/2024	08:00	30/Sep/2024	18:00	A/R to be kept in Non auto mode of other charged ckt from both ends	PLANNED	Requested	
100	RQ187477	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1		D	For attending S/D nature defects	16/Sep/2024	08:00	16/Sep/2024	18:00	Non Auto of 400 KV CHITTOR-KANKROLI(PG)	PLANNED	Requested	
101	RQ187552	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-2		D	For OPGW rectification/replacement works on spans having losses	16/Sep/2024	08:00	23/Sep/2024	18:00	Non-Auto required for OPGW rectification/ replacement works	PLANNED	Requested	
102	RQ187492	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1		D	Polymer insulator replacement work	16/Sep/2024	08:00	30/Sep/2024	18:00	Non auto for 400 KV RAPP-CHITTORGARH	PLANNED	Requested	
103	RQ187538	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIMBHOLI_PMSTL - MURADNAGAR_2 (UP) CKT-2		D	AMP Work	13/Sep/2024	07:00	13/Sep/2024	18:00		PLANNED	Requested	
104	RQ187437	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-DEHRADUN (PG) CKT-1		D	For LBB relay testing in TIE bay.	12/Sep/2024	10:00	12/Sep/2024	13:00		PLANNED	Requested	
105	RQ187548	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHARGH-GURGAON (PG) CKT-1		D	For OPGW replacement works from TN-3 to TN-5	12/Sep/2024	08:00	12/Sep/2024	18:00	Shutdown required for OPGW replacement / shifting from TN-3 to TN-5	PLANNED	Requested	
106	RQ187535	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT_PMSTL - SIMBHOLI_PMSTL (UP) CKT-1		D	AMP Work	11/Sep/2024	07:00	11/Sep/2024	18:00		PLANNED	Requested	
107	RQ187449	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2		D	Attend shutdown nature defects	10/Sep/2024	17:00	11/Sep/2024	23:30		PLANNED	Requested	
108	RQ187438	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE-DEHRADUN (PG) CKT-1		D	For LBB relay testing in TIE bay.	10/Sep/2024	10:00	10/Sep/2024	13:00		PLANNED	Requested	
109	RQ187520	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2		D	Shutdown nature defects rectification i.e.Fixing IGR,CC ring,Arching horn, VD etc	10/Sep/2024	08:00	10/Sep/2024	18:00	Non auto of 400KV Agra sikar-Ckt-I	PLANNED	Requested	
110	RQ187474	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-2		D	For attending S/D nature defects	09/Sep/2024	08:00	11/Sep/2024	18:00	New line 400 Kv Zerda- kankrolI Ckt 2 after bypassed at bhinmal/ Non Auto of 400 KV KankrolI-Zerda CKT	PLANNED	Requested	
111	RQ187518	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1		D	Shutdown nature defects rectification i.e.Fixing IGR,CC ring,Arching horn, VD etc	09/Sep/2024	08:00	09/Sep/2024	18:00	Non auto of 400KV Agra sikar-Ckt-II	PLANNED	Requested	
112	RQ187536	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT_PMSTL - SIMBHOLI_PMSTL (UP) CKT-2		D	AMP Work	09/Sep/2024	07:00	09/Sep/2024	18:00		PLANNED	Requested	
113	RQ187401	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGARH-SONIPAT (PG) CKT-2		D	FOR 400 KV BUS BAR RETROFITTING WORK & TESTING WORKAT BAHADURGARH SS AND CONSTRUCTION WORK UNER SS104 PACKAGE	07/Sep/2024	08:00	08/Sep/2024	18:00		PLANNED	Requested	
114	RQ187406	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHARGH(PG)-TUGHLAKABAD(PG) (DTL) CKT-2		D	Shutdown nature defects rectification work	06/Sep/2024	08:00	06/Sep/2024	18:00	Non Auto mode required of 1.BALLABHARGH(PG)-TUGHLAKABAD(PG) (DTL) CKT-1 2.BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-2	PLANNED	Requested	

115	RQ187407	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMBOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-1		D	Shutdown nature defects rectification work	06/Sep/2024	08:00	06/Sep/2024	18:00	Non Auto mode required of 1.BALLABHARGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-1 2.BAMBOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-3	PLANNED	Requested
116	RQ187431	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1		D	Attend shutdown nature defects/AR relay Rtrofitment work	06/Sep/2024	08:00	06/Sep/2024	18:00		PLANNED	Requested
117	RQ187454	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-2		D	Shutdown nature defects rectification	06/Sep/2024	08:00	07/Sep/2024	18:00	DEFECT RECTIFICATION WORK	PLANNED	Requested
118	RQ187540	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1		D	Non-auto required for OPGW replacement works from TN-204 to TN-205 (for Joint Box Creation at TN 205)	06/Sep/2024	08:00	07/Sep/2024	18:00	Non-auto required for OPGW replacement works from TN-204 to TN-205 (for Joint Box Creation at TN 205)	PLANNED	Requested
119	RQ187539	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1		D	Non-auto required for OPGW replacement works from TN-204 to TN-205 (for Joint Box Creation at TN 205)	06/Sep/2024	08:00	07/Sep/2024	18:00	Non-auto required for OPGW replacement works from TN-204 to TN-205 (for Joint Box Creation at TN 205)	PLANNED	Requested
120	RQ187515	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTESHWAR-MEERUT (PG) CKT-1		D	Shutdown nature defects rectification work	05/Sep/2024	09:00	05/Sep/2024	18:00	Shutdown nature defects rectification work	PLANNED	Requested
121	RQ187476	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1		D	For attending S/D nature defects	05/Sep/2024	08:00	07/Sep/2024	18:00	Non Auto of 400 KV Bhimmal-Kankroli CKT	PLANNED	Requested
122	RQ187400	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGARH-SONIPAT (PG) CKT-1		D	FOR 400 KV BUS BAR RETROFITTING WORK & TESTING WORKAT BAHADURGARH SS AND CONSTRUCTION WORK UNER SS104 PACKAGE	05/Sep/2024	08:00	06/Sep/2024	18:00		PLANNED	Requested
123	RQ187420	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1		D	S/D Type defect rectification in Towers	05/Sep/2024	08:00	05/Sep/2024	18:00		PLANNED	Requested
124	RQ187405	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHARGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-1		D	Shutdown nature defects rectification work	04/Sep/2024	08:00	04/Sep/2024	18:00	Non Auto mode required of 1.BALLABHARGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-2 2.BAMBOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-1	PLANNED	Requested
125	RQ187408	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMBOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-2		D	Shutdown nature defects rectification work	04/Sep/2024	08:00	04/Sep/2024	18:00	Non Auto mode required of 1.BALLABHARGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-2 2.BAMBOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-2	PLANNED	Requested
126	RQ187453	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-1		D	Shutdown nature defects rectification	04/Sep/2024	08:00	05/Sep/2024	18:00	DEFECT RECTIFICATION WORK	PLANNED	Requested
127	RQ187436	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADR(NT)-PANIPAT(BB) (PG) CKT-2		D	Distance relay retrofitement work and Correction of Distance relay settings	03/Sep/2024	09:00	04/Sep/2024	17:00		PLANNED	Requested
128	RQ187399	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGARH(PG)-KABULPUR(HV) (PG) CKT-1		D	FOR 400 KV BUS BAR RETROFITTING WORK & TESTING WORKAT BAHADURGARH SS AND CONSTRUCTION WORK UNER SS104 PACKAGE	03/Sep/2024	08:00	04/Sep/2024	18:00		PLANNED	Requested
129	RQ187428	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-1		D	Attend shutdown nature defects/ AR relay Rtrofitment work	03/Sep/2024	08:00	03/Sep/2024	18:00		PLANNED	Requested
130	RQ187576	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAHARANIBAGH(PG)		D	AMP Works	02/Sep/2024	09:00	02/Sep/2024	18:00	AMP Works	PLANNED	Requested
131	RQ187455	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-KOTA (PG) CKT-1		D	Shutdown nature defects rectification	02/Sep/2024	08:00	03/Sep/2024	18:00	DEFECT RECTIFICATION WORK	PLANNED	Requested
132	RQ187398	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGTB-BAWANA(DV) (DTL) CKT-1		D	FOR 400 KV BUS BAR RETROFITTING WORK & TESTING WORKAT BAHADURGARH SS AND CONSTRUCTION WORK UNER SS104 PACKAGE	01/Sep/2024	09:00	02/Sep/2024	18:00		PLANNED	Requested
133	RQ187381	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_JI(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1		D	Installation of Bird Diverter	01/Sep/2024	08:00	15/Sep/2024	18:00	A/R to be kept in Non auto mode of other charged ckt from both ends	PLANNED	Requested
134	RQ187379	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1		D	Installation of Bird Diverter	01/Sep/2024	08:00	15/Sep/2024	18:00	A/R to be kept in Non auto mode of other charged ckt from both ends	PLANNED	Requested
135	RQ187452	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1		D	FOR AMP OF NON SWITCHABLE LINE REACTOR AT HISAR SS END	01/Sep/2024	08:00	01/Sep/2024	18:00	amp of Line reactor	PLANNED	Requested
136	RQ187491	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1		D	Polymer insulator replacement work	01/Sep/2024	08:00	15/Sep/2024	18:00	Non auto for 400 KV RAPPK-Kankroli	PLANNED	Requested
137	RQ188110	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-4	POWERGRID	D	to attend shutdown nature defects such as replacement of Grading rings , Tightening of Jumper bolts ,etc.	26/Sep/2024	08:00	26/Sep/2024	18:00		PLANNED	Requested
138	RQ188109	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-3	POWERGRID	D	to attend shutdown nature defects such as replacement of Grading rings , Tightening of Jumper bolts ,etc.	25/Sep/2024	08:00	25/Sep/2024	18:00		PLANNED	Requested

139	RQ188438	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-2	POWERGRID	D	For attending shutdown defects in Line. A/R off of ckt 1 is required. Dia to be kept open at both ends.	24/Sep/2024	08:00	24/Sep/2024	18:00	SD by WR-2	PLANNED	Requested
140	RQ188097	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-VINDHYACHALPOOL(PG) CKT-1	POWERGRID	D	Line Equipment AMP Work by WR-2 and line shutdown nature defect attending at Vindhychal(PS). A/R off of Ckt 2 and Dia to be Kept open at both ends.	19/Sep/2024	09:00	19/Sep/2024	18:00		PLANNED	Requested
141	RQ188098	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-VINDHYACHALPOOL(PG) CKT-2	POWERGRID	D	Line Equipment AMP Work by WR-2 and line shutdown nature defect attending at Vindhychal(PS). A/R off of Ckt 1 and Dia to be Kept open at both ends	14/Sep/2024	09:00	14/Sep/2024	18:00		PLANNED	Requested
142	RQ188153	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-SASARAM (PG) CKT-1	POWERGRID	D	LBB retrofitting works and SCADA validation for 404R Bay by ER-1 and AMP work by NR-3	11/Sep/2024	09:00	11/Sep/2024	17:30		PLANNED	Requested
143	RQ188155	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-SASARAM (PG) CKT-1	POWERGRID	D	LBB retrofitting works and SCADA validation For 401R Bay by ER-1 and AMP work by NR-3	09/Sep/2024	09:00	09/Sep/2024	17:30		PLANNED	Requested
144	RQ188171	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-VINDHYACHAL(PG) CKT-1	POWERGRID	C	Replacement of 03 nos. of Line CT at Singrauli End under Add cap 2019-24	05/Sep/2024	09:00	06/Sep/2024	18:00		PLANNED	Requested
145	RQ188152	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-SASARAM (PG) CKT-1	POWERGRID	C	LBB retrofitting works and SCADA validation 404 & 405 Bays LBB Relays in Same Panel by ER-1 and AMP work by NR-3	05/Sep/2024	09:00	06/Sep/2024	17:30		PLANNED	Requested
146	RQ188156	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-2	POWERGRID	D	Rectification of shutdown defects and replacement of insulator at major crossing by ER-1 with non auto a/r of ckt-1	05/Sep/2024	09:00	06/Sep/2024	17:30		PLANNED	Requested
147	RQ188108	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-1	POWERGRID	D	CSD Fine tuning	04/Sep/2024	09:00	04/Sep/2024	18:00		PLANNED	Requested
148	RQ188157	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-1	POWERGRID	D	Rectification of shutdown defects and Replacement of insulator at Major crossing. by ER-1 and with non auto a/r of Ckt-2	03/Sep/2024	09:00	04/Sep/2024	17:30		PLANNED	Requested
149	RQ188154	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-SASARAM (PG) CKT-1	POWERGRID	C	LBB retrofitting works and SCADA validation for 401 & 402 Bays LBB relays in same panel by ER-1 and AMP work by NR-3	02/Sep/2024	09:00	03/Sep/2024	17:30		PLANNED	Requested
150	RQ188106	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAHUPURI(UP)-BIHARSHARIFF(PG) CKT-1	POWERGRID, UPPTCL	D	Shut Down Nature work with a/r non auto ckt-1	14/Sep/2024	09:00	14/Sep/2024	18:00		PLANNED	Requested
151	RQ188440	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-SHUJALPUR(PG) (RTCL) CKT-2	RTCL	D	AMP WORK OF LINE BAY 418L AND LINE REACTOR. Dia to be kept open at both ends. A/R off of ckt 1 is required.	06/Sep/2024	08:00	06/Sep/2024	18:00	S/D by WR2	PLANNED	Requested
152	RQ188439	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-SHUJALPUR(PG) (RTCL) CKT-1	RTCL	D	AMP WORK OF LINE BAY 413L AND LINE REACTOR. Dia to be kept open at both ends. A/R off of ckt 2 is required.	02/Sep/2024	08:00	02/Sep/2024	18:00	S/D by WR2	PLANNED	Requested
153	RQ187471	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2		D	For attending S/D nature defects	27/Sep/2024	08:00	27/Sep/2024	18:00	Non Auto of 220 KV Anta-Bhiliwara CK1	PLANNED	Requested
154	RQ187470	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1		D	For attending S/D nature defects	26/Sep/2024	08:00	26/Sep/2024	18:00	Non Auto of 220 KV Anta-Bhiliwara CK2	PLANNED	Requested
155	RQ187393	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-MANDOLA VIHAR(UP) (UP) CKT-1		D	For S/W yard equipment AMP and Relay Testing	18/Sep/2024	10:00	18/Sep/2024	20:00	For Relay Testing and S/W yard equipment AMP	PLANNED	Requested
156	RQ187427	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTOGARH(RS) (PG) CKT-2		D	Attend shutdown nature defects	17/Sep/2024	08:00	17/Sep/2024	18:00	31-12-1899 19:00:00	PLANNED	Requested
157	RQ187395	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-SHAMLI(UP) (UP) CKT-1		D	For S/W yard equipment AMP and Relay Testing	16/Sep/2024	10:00	16/Sep/2024	20:00	For Relay Testing and S/W yard equipment AMP	PLANNED	Requested
158	RQ187426	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTOGARH(RS) (PG) CKT-1		D	Attend shutdown nature defects	16/Sep/2024	08:00	16/Sep/2024	18:00		PLANNED	Requested
159	RQ187541	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KOTA(PG)-KTPS(RVUN) (RS) CKT-1		D	RELAY TESTING AND AMP OF LINE EQUIPMENTS	13/Sep/2024	09:00	13/Sep/2024	18:00	RELAY TESTING AND AMP OF LINE EQUIPMENTS	PLANNED	Requested
160	RQ187472	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANKROLI(PG)-KANKROLI(RS) (RS) CKT-1		D	For AMP of Line Bay Equipments	12/Sep/2024	08:00	12/Sep/2024	18:00		PLANNED	Requested
161	RQ187394	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-MODIPURAM_2 (UP) (UP) CKT-1		C	For PD defect rectification works in 220 kv Main Bus 1	10/Sep/2024	10:00	13/Sep/2024	20:00	Alongwith 220 kv Main Bus 1	PLANNED	Requested
162	RQ187392	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-BAGHPAT(UP) (UP) CKT-2		C	For PD defect rectification works in 220 kv Main Bus 1	10/Sep/2024	10:00	13/Sep/2024	20:00	Alongwith 220 kv Main Bus 1	PLANNED	Requested
163	RQ187391	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-BAGHPAT(UP) (UP) CKT-1		C	For PD defect rectification works in 220 kv Main Bus 1	10/Sep/2024	10:00	13/Sep/2024	20:00	Alongwith 220 kv Main Bus 1	PLANNED	Requested
164	RQ187404	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FARIDABAD(NT)-PALLA(HV) (PG) CKT-1		D	Shutdown nature defects rectification work	09/Sep/2024	08:00	09/Sep/2024	18:00	AR of other ckt FGPP SEC 78 to kept in Non Auto mode	PLANNED	Requested
165	RQ187530	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RATANGARH(RS)-SIKAR(PG) (PG) CKT-2		D	AMP Work	06/Sep/2024	09:00	06/Sep/2024	18:00		PLANNED	Requested
166	RQ187473	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANKROLI(PG)-KANKROLI(RS) (RS) CKT-2		D	For AMP of Line Bay Equipments	06/Sep/2024	08:00	06/Sep/2024	18:00		PLANNED	Requested

167	RQ187529	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RATANGARH(RS)-SIKAR(PG) (PG) CKT-1		D	AMP Work	05/Sep/2024	09:00	05/Sep/2024	18:00		PLANNED	Requested
168	RQ187532	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SIKAR(RS)-SIKAR(PG) (PG) CKT-2		D	AMP Work	04/Sep/2024	09:00	04/Sep/2024	18:00		PLANNED	Requested
169	RQ187531	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SIKAR(RS)-SIKAR(PG) (PG) CKT-1		D	AMP Work	03/Sep/2024	09:00	03/Sep/2024	18:00		PLANNED	Requested
170	RQ187488	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1		C	NHAI Diversion work	01/Sep/2024	08:00	10/Sep/2024	18:00	Timely requirement of S/D	PLANNED	Requested
171	RQ187489	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2		C	NHAI Diversion work	01/Sep/2024	08:00	10/Sep/2024	18:00	Timely requirement of S/D	PLANNED	Requested
172	RQ187490	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_C(NP)-ANTA(NT) (PG) CKT-1		C	NHAI Diversion work	01/Sep/2024	08:00	10/Sep/2024	18:00	Timely requirement of S/D	PLANNED	Requested
173	RQ187425	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1		D	Attend shutdown nature defects/ Line bay AMP	01/Sep/2024	08:00	01/Sep/2024	18:00		PLANNED	Requested
174	RQ187500	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR-KURUKSHETRA (PG) CKT-2		D	FOR AMP WORKS AND RELAY TESTING	28/Sep/2024	08:00	28/Sep/2024	18:00		PLANNED	Requested
175	RQ187409	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2		D	Rectification of shut down nature defects and 404 line Bay AMP at Bhadla s/s.	26/Sep/2024	17:00	26/Sep/2024	23:00	400 kv Bhadla (PG) - Bhadla2 (PG) ckt.1 A/R to be kept on Non auto mode.	PLANNED	Requested
176	RQ187713	OCC_222	cpcc1_sd	BUS	220KV BUS 2 AT BAHADURGARH(PG)		C	FOR 220 KV BUS BAR-2 RETROFITTING WORK AT BAHADURGARH SS AND CONSTRUCTION WORK UNDER SS104 PACKAGE	25/Sep/2024	18:00	30/Sep/2024	18:00		PLANNED	Requested
177	RQ187411	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-2		D	Rectification of shut down nature defects and 419 line bay AMP at Bhadla s/s.	24/Sep/2024	17:00	24/Sep/2024	23:00	400 kv Bhadla (PG) - Bhadla2 (PG) ckt.1 A/R to be kept on Non auto mode.	PLANNED	Requested
178	RQ187410	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-1		D	Rectification of shut down nature defects and 416 line bay AMP at Bhadla s/s.	23/Sep/2024	17:00	23/Sep/2024	23:00	400 kv Bhadla (PG) - Bhadla2 (PG) ckt.2 A/R to be kept on Non auto mode.	PLANNED	Requested
179	RQ187419	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2		D	CSD Commissioning, CoE discrepancy, relay testing, Line bay AMP	23/Sep/2024	09:00	23/Sep/2024	18:00		PLANNED	Requested
180	RQ187417	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-2		D	Rectification of shut down nature defects	20/Sep/2024	17:00	20/Sep/2024	23:00	765 kv Bhadla2-Bikaner ckt 1 A/R to be kept on Non auto mode.	PLANNED	Requested
181	RQ187712	OCC_222	cpcc1_sd	BUS	220KV BUS 1 AT BAHADURGARH(PG)		C	FOR 220 KV BUS BAR-1 RETROFITTING WORK AT BAHADURGARH SS AND CONSTRUCTION WORK UNDER SS104 PACKAGE	20/Sep/2024	09:00	25/Sep/2024	18:00		PLANNED	Requested
182	RQ187416	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-1		D	Rectification of shut down nature defects	19/Sep/2024	17:00	19/Sep/2024	23:00	765 kv Bhadla2-Bikaner ckt 2 A/R to be kept on Non auto mode.	PLANNED	Requested
183	RQ187413	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2		D	Rectification of shut down nature defects	16/Sep/2024	17:00	16/Sep/2024	23:00	765 kv Bhadla2-Ajmer ckt 1 A/R to be kept on Non auto mode.	PLANNED	Requested
184	RQ187522	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1		D	Stringing of 400 KV D/C SIKAR-II-Neemrana transmission line	16/Sep/2024	09:00	21/Sep/2024	18:00	POWER LINE CROSSING	PLANNED	Requested
185	RQ187378	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-2		D	Installation of Bird Diverter	16/Sep/2024	08:00	30/Sep/2024	18:00	A/R to be kept in Non auto mode of other charged ckt from both ends	PLANNED	Requested
186	RQ187390	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-2		D	Installation of Bird Diverter	16/Sep/2024	08:00	30/Sep/2024	18:00	NON-AUTO OF OTHER CKT	PLANNED	Requested
187	RQ187412	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1		D	Rectification of shut down nature defects	14/Sep/2024	17:00	14/Sep/2024	23:00	765 kv Bhadla2-Ajmer ckt 2 A/R to be kept on Non auto mode.	PLANNED	Requested
188	RQ187461	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DUNI(RS)-JAIPUR SOUTH(PG) (RS) CKT-1		D	AMP of Line equipments	14/Sep/2024	09:00	14/Sep/2024	17:00	AMP OF LINE EQUIPMENTS & Rectification of CoE Audit point	PLANNED	Requested
189	RQ187502	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-MALERKOTLA(PG) (SEKJURA) CKT-1		D	FOR AMP WORKS AND RELAY TESTING	13/Sep/2024	08:00	13/Sep/2024	18:00		PLANNED	Requested
190	RQ187711	OCC_222	cpcc1_sd	BUS	400KV BUS 2 AT BAHADURGARH(PG)		C	FOR 400 KV BUS BAR-2 RETROFITTING WORK AT BAHADURGARH SS AND CONSTRUCTION WORK UNDER SS104 PACKAGE	11/Sep/2024	09:00	20/Sep/2024	18:00		PLANNED	Requested
191	RQ187542	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KOTA(PG) (RS) CKT-1		D	For AMP of Line Equipments	11/Sep/2024	09:00	11/Sep/2024	18:00	FOR AMP OF LINE EQUIPMENTS	PLANNED	Requested
192	RQ187503	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-MALERKOTLA(PG) (SEKJURA) CKT-2		D	FOR AMP WORKS	09/Sep/2024	08:00	09/Sep/2024	18:00		PLANNED	Requested
193	RQ187418	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-2		C	Line equipment shifting and gantry tower erection work	09/Sep/2024	08:00	16/Sep/2024	18:00		PLANNED	Requested
194	RQ187498	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-KOTPUTLI (PG) CKT-1		D	For Relay Testing and CoE Audit Compliance	07/Sep/2024	09:00	07/Sep/2024	18:00	For Relay Testing and CoE Audit Compliance	PLANNED	Requested
195	RQ187723	OCC_222	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 2		D	for AMP work	06/Sep/2024	09:00	06/Sep/2024	18:00		PLANNED	Requested
196	RQ187722	OCC_222	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 1		D	for AMP work	05/Sep/2024	09:00	05/Sep/2024	18:00		PLANNED	Requested
197	RQ187415	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-2		D	Rectification of shut down nature defects and 710 Line Bay AMP at Bhadla S/s	03/Sep/2024	17:00	03/Sep/2024	23:00	765 kv Bhadla-Bikaner ckt 1 A/R to be kept on Non auto mode.	PLANNED	Requested
198	RQ187721	OCC_222	cpcc1_sd	BUS	765 KV KHETRI (PG) - BUS 2		D	FOR PUNCH POINT WORK IN BAY EXTENSION WORK UNDER PNTL	03/Sep/2024	09:00	04/Sep/2024	18:00		PLANNED	Requested

199	RQ187414	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-1		D	Rectification of shut down nature defects and 707 Line Bay AMP at Bhadla S/s	02/Sep/2024	17:00	02/Sep/2024	23:00	765 kv Bhadla-Bikaner ckt 2 A/R to be kept on Non auto mode.	PLANNED	Requested	
200	RQ187499	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1		D	For Relay Testing and CoE Audit Compliance	02/Sep/2024	09:00	02/Sep/2024	18:00	For Relay Testing and CoE Audit Compliance	PLANNED	Requested	
201	RQ187710	OCC_222	cpcc1_sd	BUS	400KV BUS 1 AT BAHADURGARH(PG)		C	FOR 400 KV BUS BAR-1 RETROFITTING WORK AT BAHADURGARH SS AND CONSTRUCTION WORK UNER SS104 PACKAGE	01/Sep/2024	09:00	10/Sep/2024	18:00		PLANNED	Requested	
202	RQ187720	OCC_222	cpcc1_sd	BUS	765 KV KHETRI (PG) - BUS 1		D	FOR PUNCH POINT WORK IN BAY EXTENSION WORK UNDER PNTL	01/Sep/2024	09:00	02/Sep/2024	18:00		PLANNED	Requested	
203	RQ187377	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-1		D	Installation of Bird Diverter	01/Sep/2024	08:00	15/Sep/2024	18:00	A/R to be kept in Non auto mode of other charged ckt from both ends	PLANNED	Requested	
204	RQ187501	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-DHANANSU(P5) (PG) CKT-1		C	For attending internal leakage of SF6 gas	01/Sep/2024	08:00	03/Sep/2024	18:00		PLANNED	Requested	
205	RQ188088	OCC_222	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-1		D	For Insulator replacement works	14/Sep/2024	08:00	23/Sep/2024	18:00		PLANNED	Requested	
206	RQ188091	OCC_222	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-2		D	Jumper replacement work at 581,655,741	07/Sep/2024	09:00	07/Sep/2024	18:00		PLANNED	Requested	
207	RQ188090	OCC_222	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-1		D	Jumper replacement work at 581,655,759	06/Sep/2024	09:00	06/Sep/2024	18:00		PLANNED	Requested	
208	RQ188089	OCC_222	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-2		D	For Insulator replacement works	04/Sep/2024	08:00	13/Sep/2024	18:00		PLANNED	Requested	
209	RQ187120	OCC_222	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-GR.NOIDA_2(UPC) (GTL) CKT-1	GTL	D	For Line Reactor, line equipments & Line AMP work and 80 Mvar spare reactor changeover activity at Fatehabad(Agra) end.	29/Sep/2024	09:00	29/Sep/2024	18:00		PLANNED	Requested	
210	RQ187119	OCC_222	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-GHATAMPUR_TPS(UP) (GTL) CKT-1	GTL	D	For Line maintenance AMP work and Reactor switching work.	26/Sep/2024	10:00	26/Sep/2024	18:00		PLANNED	Requested	
211	RQ188431	OCC_222	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-2		D	Shutdown of line and 240 MVAR line reactor at Anta for Installation, Configuration and Commissioning of New/Repaired line distance protection M-1 Relay (ABB REL 670) by Service Engineer in place of existing defective relay. AND for attending R-Phase defective circuit breaker of 765 KV Line Reactor Bank-2 by deputation of service engineer of M/s GE. Shutdown of line required due to heavy induction from line.	29/Sep/2024	08:00	30/Sep/2024	18:00		PLANNED	Requested	
212	RQ187908	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-2	RRV PNL	D	rectification of shutdown nature defects	28/Sep/2024	09:00	28/Sep/2024	18:00		PLANNED	Requested	
213	RQ187907	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWERGRID	D	rectification of shutdown nature defects	27/Sep/2024	09:00	27/Sep/2024	18:00		PLANNED	Requested	
214	RQ187906	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-FATEHPUR (PG) CKT-1	POWERGRID	D	Rectification of Shutdown nature defects	26/Sep/2024	09:00	26/Sep/2024	18:00		PLANNED	Requested	
215	RQ188096	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-2	POWERGRID	D	Installation of Counter weight in Gantry-1 Tower of 765KV Orai-Gwalior line at Orai End. Shutdown of 765KV Orai-Gwalior line required along with simultaneous shutdown of 765KV Orai-Aligarh -2 (as below Gwalior Gantry Tower, Aligarh-2 Line Reactor 765KV Bushing is falling.	25/Sep/2024	09:00	25/Sep/2024	18:00		PLANNED	Requested	
216	RQ187198	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-ALIGARH (PG) CKT-1	POWERGRID	D	Rectification of Shutdown nature defects	18/Sep/2024	09:00	18/Sep/2024	18:00	Rectification of Shutdown Nature defects	PLANNED	Requested	
217	RQ188114	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-1	POWERGRID	D	AMP Work	10/Sep/2024	09:00	10/Sep/2024	18:00		PLANNED	Requested	
218	RQ188170	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-JHATIKARA (PG) CKT-1	POWERGRID	D	Rectification of Shutdown nature defects	09/Sep/2024	09:00	10/Sep/2024	18:00		PLANNED	Requested	
219	RQ187918	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-1	POWERGRID	D	Line Shutdown Required for AMP of non-switchable IR	05/Sep/2024	10:00	05/Sep/2024	18:00		PLANNED	Requested	
220	RQ188113	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-2	POWERGRID	D	Attending shutdown nature defects in line	05/Sep/2024	08:00	06/Sep/2024	18:00		PLANNED	Requested	
221	RQ188437	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-1	POWERGRID	D	for shutdown nature defects in Line	02/Sep/2024	08:00	02/Sep/2024	18:00		PLANNED	Requested	
222	RQ187986	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KANPUR_GIS-ALIGARH (PG) CKT-1	POWERGRID	D	for S/D nature defect rectification_by Aligarh TLM	01/Sep/2024	08:00	03/Sep/2024	18:00		PLANNED	Requested	
223	RQ187695	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-BHIWANI (PG) CKT-1		D	Rectification of S/D based defects of the line	27/Sep/2024	09:00	27/Sep/2024	16:00	Kindly approve.	PLANNED	Requested	
224	RQ187511	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-2		D	Stringing of 765 kv D/C Khetri-Narela TL	25/Sep/2024	07:00	29/Sep/2024	19:00	4-5	PLANNED	Requested	
225	RQ187510	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1		D	Stringing of 765 kv D/C Khetri-Narela TL	25/Sep/2024	07:00	29/Sep/2024	19:00	4-5	PLANNED	Requested	
226	RQ187694	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-2		D	Rectification of S/D based defects of the line	24/Sep/2024	09:00	24/Sep/2024	16:00	Kindly approve.	PLANNED	Requested	
227	RQ187661	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-MEERUT (PG) CKT-1		D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	23/Sep/2024	10:00	24/Sep/2024	17:00	Kindly approve.	PLANNED	Requested	

228	RQ187446	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PFTL) CKT-2		D	Attending shutdown nature defects by Khetri group & For ladder logic and interlock checking for spare reactor commissioning	18/Sep/2024	14:00	23/Sep/2024	23:00			PLANNED	Requested
229	RQ187497	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-2		C	Shifting of tower 79	15/Sep/2024	08:00	30/Sep/2024	18:00			PLANNED	Requested
230	RQ187693	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-1		D	Rectification of S/D based defects of the line	13/Sep/2024	09:00	13/Sep/2024	16:00	Kindly approve.		PLANNED	Requested
231	RQ187445	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PFTL) CKT-1		D	Attending shutdown nature defects by Khetri group & For ladder logic and interlock checking for spare reactor commissioning	11/Sep/2024	14:00	16/Sep/2024	23:00			PLANNED	Requested
232	RQ187448	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-2		D	For ladder logic and interlock checking for spare reactor commissioning	07/Sep/2024	14:00	12/Sep/2024	23:00			PLANNED	Requested
233	RQ187447	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1		D	For ladder logic and interlock checking for spare reactor commissioning	03/Sep/2024	14:00	08/Sep/2024	23:00			PLANNED	Requested
234	RQ187142	OCC_222	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-2	UPPTCL	D	* For Tightening of jumper Cone and C.C Ring Nut and Fixing of Broken >X Spacer Clamps.	27/Sep/2024	08:00	28/Sep/2024	18:00			PLANNED	Requested
235	RQ187141	OCC_222	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-1	UPPTCL	D	* For Tightening of Jumper Cone and C.C Ring Nut and Bolts <-&<-> Fixing >X of Broken Spacer Clamps.	25/Sep/2024	08:00	26/Sep/2024	18:00			PLANNED	Requested
236	RQ187319	OCC_222	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANPARA_C(LAN)-UNNAO(UP) (UP) CKT-1	UPPTCL	C	SAG ADJUSTMENT AT LOC NO-638 OF 765KV A-	05/Sep/2024	08:00	07/Sep/2024	18:00			PLANNED	Requested
237	RQ187763	OCC_222	cpcc1_sd	BUS	765KV BUS 2 AT BHIWANI(PG)		D	AMP work & COE Discrepancy Rectification	17/Sep/2024	09:00	17/Sep/2024	20:00			PLANNED	Requested
238	RQ187762	OCC_222	cpcc1_sd	BUS	765KV BUS 1 AT BHIWANI(PG)		D	AMP work & COE Discrepancy Rectification	16/Sep/2024	09:00	16/Sep/2024	20:00			PLANNED	Requested
239	RQ187780	OCC_222	cpcc1_sd	BUS	765 KV FATEHGARH_II(PG) - BUS 1		D	AMP Works	15/Sep/2024	14:00	20/Sep/2024	23:00			PLANNED	Requested
240	RQ187736	OCC_222	cpcc1_sd	BUS	765 KV BIKANER(PG) - BUS 2		D	For 765KV Bay Extension Work	12/Sep/2024	17:00	14/Sep/2024	23:00			PLANNED	Requested
241	RQ187725	OCC_222	cpcc1_sd	BUS	765KV BUS 2 AT CHITTORGARH(PG)		D	For COE audit observation compliance and protection update	12/Sep/2024	09:00	12/Sep/2024	18:00			PLANNED	Requested
242	RQ187724	OCC_222	cpcc1_sd	BUS	765KV BUS 1, AT CHITTORGARH(PG)		D	For COE audit observation compliance and protection update	11/Sep/2024	09:00	11/Sep/2024	18:00			PLANNED	Requested
243	RQ187735	OCC_222	cpcc1_sd	BUS	765 KV BIKANER(PG) - BUS 1		D	For 765KV Bay Extension Work	09/Sep/2024	17:00	11/Sep/2024	23:00			PLANNED	Requested
244	RQ187728	OCC_222	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 2		D	For Jumpering and Testing works for Bay Extension	05/Sep/2024	17:00	10/Sep/2024	23:00			PLANNED	Requested
245	RQ187706	OCC_222	cpcc1_sd	BUS	765 KV BHADLA(PG) - BUS 2		D	for AMP work	03/Sep/2024	17:00	03/Sep/2024	23:59			PLANNED	Requested
246	RQ187705	OCC_222	cpcc1_sd	BUS	765 KV BHADLA(PG) - BUS 1		D	for AMP work	02/Sep/2024	17:00	02/Sep/2024	23:59			PLANNED	Requested
247	RQ187727	OCC_222	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 1		D	For Jumpering and Testing works for Bay Extension	01/Sep/2024	17:00	04/Sep/2024	23:00			PLANNED	Requested
248	RQ187781	OCC_222	cpcc1_sd	BUS	765 KV FATEHGARH_II(PG) - BUS 2		D	AMP Works	01/Sep/2024	14:00	05/Sep/2024	23:00			PLANNED	Requested
249	RQ187133	OCC_222	stuup_sd	BUS	765 KV GR.NOIDA_2(LUPC) - BUS 2	UPPTCL	C	For testing and maintenance work	17/Sep/2024	08:00	17/Sep/2024	18:00			PLANNED	Requested
250	RQ187703	OCC_222	stuup_sd	BUS	765KV BUS 1 AT UNNAO(UP)	UPPTCL	C	Re connecting of Bay CT clamp after cleaning surface in Mainpuri line bay, connected through Main Bus-1 due to rusting by which flow of current is not in order.	03/Sep/2024	09:00	03/Sep/2024	17:00			PLANNED	Requested
251	RQ187182	OCC_222	cpcc3_sd	BUS	765 KV BAREILLY_2(PG) - BUS 2	POWERGRID	D	Insulator replacement work and fixing of missing spacer	12/Sep/2024	09:30	12/Sep/2024	17:30			PLANNED	Requested
252	RQ187181	OCC_222	cpcc3_sd	BUS	765 KV BAREILLY_2(PG) - BUS 1	POWERGRID	D	Insulator replacement work and fixing of missing spacers in jumper conductor.	10/Sep/2024	09:30	10/Sep/2024	17:30			PLANNED	Requested
253	RQ187996	OCC_222	cpcc3_sd	BUS	765KV BUS 2 AT LUCKNOW_2(PG)	POWERGRID	D	AMP Work	04/Sep/2024	09:00	04/Sep/2024	17:30			PLANNED	Requested
254	RQ187995	OCC_222	cpcc3_sd	BUS	765KV BUS 1 AT LUCKNOW_2(PG)	POWERGRID	D	AMP Work	03/Sep/2024	09:00	03/Sep/2024	17:30			PLANNED	Requested
255	RQ187948	OCC_222	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV PHAGI(RS)	PAPTL	D	for AMP work	26/Sep/2024	08:00	27/Sep/2024	18:00			PLANNED	Requested
256	RQ187800	OCC_222	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV KOTESHWAR(PG)	POWERGRID	D	For implementation of updated mechanical protection settings & AMP in view of defect liability period.	20/Sep/2024	08:00	21/Sep/2024	18:00			PLANNED	Requested
257	RQ187814	OCC_222	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765KV JHATIKARA(PG)	POWERGRID	D	for AMP work	19/Sep/2024	08:00	19/Sep/2024	18:00			PLANNED	Requested
258	RQ187823	OCC_222	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG)	POWERGRID	D	Ladder logic commissioning with spare reactor logic scheme checking	18/Sep/2024	15:00	20/Sep/2024	23:00			PLANNED	Requested
259	RQ187822	OCC_222	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG)	POWERGRID	D	Ladder logic commissioning with spare reactor logic scheme checking	15/Sep/2024	15:00	17/Sep/2024	23:00			PLANNED	Requested
260	RQ187949	OCC_222	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)	POWERGRID	D	for AMP work	05/Sep/2024	08:00	06/Sep/2024	18:00			PLANNED	Requested

261	RQ187801	OCC_222	cpcc1_sd	BR/BSR/MSR/SR	240 MVAR BUS REACTOR NO 2 AT 765 KV KHETRI (PKTSL)	PKTSL	C	For internal inspection due to Y-B phase DGA violation	15/Sep/2024	08:00	17/Sep/2024	18:00	B/R will be charged through hot spare . Switching for 4 hrs will be required in each case of R& Y phase single unit	PLANNED	Requested
262	RQ187802	OCC_222	cpcc1_sd	BR/BSR/MSR/SR	240 MVAR BUS REACTOR NO 1 AT 765 KV KHETRI (PKTSL)	PKTSL	C	For internal inspection due to R-Yphase DGA violation	09/Sep/2024	08:00	11/Sep/2024	18:00	B/R will be charged through hot spare . Switching for 4 hrs will be required in each case of R& Y phase single unit	PLANNED	Requested
263	RQ187704	OCC_222	stucp_sd	BR/BSR/MSR/SR	189 MVAR BUS REACTOR NO 1 AT 765KV UNNAO(UP)	UPPTCL	C	Replacement of gasket and O ring of main tank of 63MVAR Y Phase bus reactor unit to stoppage heavy oil leakage	04/Sep/2024	09:00	16/Sep/2024	17:00		PLANNED	Requested
264	RQ187951	OCC_222	cpcc1_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 @PHAGI(RS)	POWERGRID	D	for AMP work	12/Sep/2024	08:00	13/Sep/2024	18:00		PLANNED	Requested
265	RQ187952	OCC_222	cpcc1_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 @PHAGI(RS)	POWERGRID	D	for AMP work	10/Sep/2024	08:00	11/Sep/2024	18:00		PLANNED	Requested
266	RQ188422	OCC_222	slcdrs_sd	BAY	70252T TIE BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 AND 765/400KV 1500 MVA ICT 2 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	28/Sep/2024	08:00	28/Sep/2024	18:00		PLANNED	Requested
267	RQ188423	OCC_222	slcdrs_sd	BAY	70152T TIE BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 AND 765/400KV 1500 MVA ICT 1 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	27/Sep/2024	08:00	27/Sep/2024	18:00		PLANNED	Requested
268	RQ188419	OCC_222	slcdrs_sd	BAY	70752B MAIN BAY - 765KV ANTA-PHAGI (RS) CKT-2 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	26/Sep/2024	08:00	26/Sep/2024	18:00		PLANNED	Requested
269	RQ188420	OCC_222	slcdrs_sd	BAY	70652B MAIN BAY - 765KV ANTA-PHAGI (RS) CKT-1 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	24/Sep/2024	08:00	24/Sep/2024	18:00		PLANNED	Requested
270	RQ188421	OCC_222	slcdrs_sd	BAY	70652A MAIN BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-1 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	23/Sep/2024	08:00	23/Sep/2024	18:00		PLANNED	Requested
271	RQ188418	OCC_222	slcdrs_sd	BAY	7038 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT PHAGI(RS) (RRVPNL) AT 765 KV PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	05/Sep/2024	08:00	05/Sep/2024	18:00		PLANNED	Requested
272	RQ188417	OCC_222	slcdrs_sd	BAY	7037 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT PHAGI(RS) (RRVPNL) AND FUTURE AT 765 KV PHAGI(RS) (RRVPNL)	RRVPNL	D	Quarterly Maintenance work	03/Sep/2024	08:00	03/Sep/2024	18:00		PLANNED	Requested
273	RQ187250	OCC_222	cpcc1_sd	BAY	715 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT BIKANER(PG) (POWERGRID) AT 765 KV BIKANER(PG)	POWERGRID	D	for AMP work	25/Sep/2024	08:00	25/Sep/2024	18:00		PLANNED	Requested
274	RQ188433	OCC_222	cpcc3_sd	BAY	713 MAIN BAY - 765 KV AGRA-GWALIOR (PG) CKT-1 AND 765KV BUS 1 AT AGRA(PG)	POWERGRID	D	CT Tan delta, Attending SF6 gas leakages in 03 No. different phases DACs by dismantling the DAC, O ring replacement and gas evacuation, vacuum, testing etc.	24/Sep/2024	08:00	27/Sep/2024	18:00		PLANNED	Requested
275	RQ187269	OCC_222	cpcc1_sd	BAY	715 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	for AMP work	23/Sep/2024	15:00	24/Sep/2024	23:00		PLANNED	Requested
276	RQ187268	OCC_222	cpcc1_sd	BAY	718 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 (POWERGRID)	POWERGRID	D	for AMP work	21/Sep/2024	15:00	22/Sep/2024	23:00		PLANNED	Requested
277	RQ187267	OCC_222	cpcc1_sd	BAY	716 MAIN BAY - 765/400 kv 1500 MVA ICT 3 AT FATEHGARH_III(PG) (POWERGRID)	POWERGRID	D	for AMP work	19/Sep/2024	15:00	20/Sep/2024	23:00		PLANNED	Requested
278	RQ187266	OCC_222	cpcc1_sd	BAY	717 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_III(PG) (POWERGRID) AND 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 AT 765 KV FATEHGARH_III(PG) (POWERGRID)	POWERGRID	D	for AMP work	17/Sep/2024	15:00	18/Sep/2024	23:00		PLANNED	Requested
279	RQ188434	OCC_222	cpcc3_sd	BAY	714 TIE BAY - 765KV AGRA(PG)-GWALIOR(PG) (UNDEF) CKT-1 AND 240 MVAR BUS REACTOR NO 1 AT 765KV AGRA(PG)	POWERGRID	C	AMP of 714 bay along with attending SF6 gas leakage attend in R2 pole DAC by dismantling the pole, gas evacuation, vacuum testing etc.	16/Sep/2024	08:00	19/Sep/2024	18:00		PLANNED	Requested

280	RQ187265	OCC_222	cpcc1_sd	BAY	713 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWERGRID	D	for AMP work	15/Sep/2024	15:00	16/Sep/2024	23:00			PLANNED	Requested
281	RQ187264	OCC_222	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG) (POWERGRID) AND 240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG) AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	for AMP work	13/Sep/2024	15:00	14/Sep/2024	23:00			PLANNED	Requested
282	RQ187999	OCC_222	cpcc1_sd	BAY	708 TIE BAY - 765KV LUCKNOW_2-BAREILLY (PG) CKT-1 AND 240 MVAR BUS REACTOR NO 1 AT 765KV LUCKNOW_2(PG)	POWERGRID	D	AMP Work	13/Sep/2024	09:00	13/Sep/2024	17:30			PLANNED	Requested
283	RQ187263	OCC_222	cpcc1_sd	BAY	707 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWERGRID	D	for AMP work	11/Sep/2024	15:00	12/Sep/2024	23:00			PLANNED	Requested
284	RQ187998	OCC_222	cpcc3_sd	BAY	705 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT LUCKNOW_2(PG) (POWERGRID) AND FUTURE AT 765 KV LUCKNOW_2(PG) (POWERGRID)	POWERGRID	D	AMP Work	11/Sep/2024	09:00	11/Sep/2024	17:30			PLANNED	Requested
285	RQ187251	OCC_222	cpcc1_sd	BAY	711 TIE BAY - 765KV JHATIKARA-BHIWANI (PG) CKT-1 AND 765/400KV 1000 MVA ICT 1 AT BHIWANI(PG)	POWERGRID	D	for AMP work	11/Sep/2024	08:00	12/Sep/2024	18:00			PLANNED	Requested
286	RQ187285	OCC_222	cpcc1_sd	BAY	707 MAIN BAY - 765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PKTSL) CKT-2 (POWERGRID) AT 765 KV KHETRI (PKTSL)	POWERGRID	D	for AMP work	11/Sep/2024	08:00	11/Sep/2024	18:00			PLANNED	Requested
287	RQ187997	OCC_222	cpcc3_sd	BAY	706 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT LUCKNOW_2(PG) (POWERGRID)	POWERGRID	D	AMP Work	10/Sep/2024	09:00	10/Sep/2024	17:30			PLANNED	Requested
288	RQ187284	OCC_222	cpcc1_sd	BAY	708 TIE BAY - 765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PKTSL) CKT-2 (POWERGRID) AND 765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL) AT 765 KV KHETRI (PKTSL) (POWERGRID)	POWERGRID	D	for AMP work	10/Sep/2024	08:00	10/Sep/2024	18:00			PLANNED	Requested
289	RQ187272	OCC_222	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT JHATIKARA(PG) (POWERGRID) AND 765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PKTSL) CKT-1 AT 765 KV JHATIKARA(PG) (POWERGRID)	POWERGRID	D	for AMP work	10/Sep/2024	08:00	10/Sep/2024	18:00			PLANNED	Requested
290	RQ187262	OCC_222	cpcc1_sd	BAY	712 MAIN BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-1 (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWERGRID	D	for AMP work	09/Sep/2024	15:00	10/Sep/2024	23:00			PLANNED	Requested
291	RQ187252	OCC_222	cpcc1_sd	BAY	715 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV BHIWANI(PG)	POWERGRID	D	for AMP work	09/Sep/2024	08:00	10/Sep/2024	18:00			PLANNED	Requested
292	RQ187283	OCC_222	cpcc1_sd	BAY	709 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL) (POWERGRID) AT 765 KV KHETRI (PKTSL)	POWERGRID	D	for AMP work	09/Sep/2024	08:00	09/Sep/2024	18:00			PLANNED	Requested
293	RQ187261	OCC_222	cpcc1_sd	BAY	712R MAIN BAY - 240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-1 @FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWERGRID	D	for AMP work	07/Sep/2024	15:00	08/Sep/2024	23:00			PLANNED	Requested

294	RQ187178	OCC_222	cpcc3_sd	BAY	712 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT BAREILLY_2(PG) AND 765 KV BAREILLY_2(PG) - BUS 2	POWERGRID	D	AMP Work	07/Sep/2024	09:30	07/Sep/2024	17:30		PLANNED	Requested
295	RQ187253	OCC_222	cpcc1_sd	BAY	712 MAIN BAY - 765/400KV 1000 MVA ICT 1 AT BHIWANI(PG)	POWERGRID	D	for AMP work	07/Sep/2024	08:00	08/Sep/2024	18:00		PLANNED	Requested
296	RQ187260	OCC_222	cpcc1_sd	BAY	708 TIE BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 (POWERGRID) AND 240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG) AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	for AMP work	05/Sep/2024	15:00	06/Sep/2024	23:00		PLANNED	Requested
297	RQ187177	OCC_222	cpcc3_sd	BAY	711 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT BAREILLY_2(PG) AND FUTURE	POWERGRID	D	AMP Work	05/Sep/2024	09:30	05/Sep/2024	17:30		PLANNED	Requested
298	RQ187254	OCC_222	cpcc1_sd	BAY	709 MAIN BAY - 765/400KV 1000 MVA ICT 2 AT BHIWANI(PG)	POWERGRID	D	for AMP work	05/Sep/2024	08:00	06/Sep/2024	18:00		PLANNED	Requested
299	RQ187259	OCC_222	cpcc1_sd	BAY	719 MAIN BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWERGRID	D	for AMP work	03/Sep/2024	15:00	04/Sep/2024	23:00		PLANNED	Requested
300	RQ187176	OCC_222	cpcc3_sd	BAY	708 TIE BAY - 765 KV BAREILLY_2-LUCKNOW_2 (PG) CKT-1 AND 765/400 KV 1500 MVA ICT 1 AT BAREILLY_2(PG)	POWERGRID	D	AMP , DCRM, Tan Delta	03/Sep/2024	09:30	03/Sep/2024	17:30		PLANNED	Requested
301	RQ187255	OCC_222	cpcc1_sd	BAY	710 MAIN BAY - 765KV JHATIKARA-BHIWANI (PG) CKT-1 AT BHIWANI(PG)	POWERGRID	D	for AMP work	03/Sep/2024	08:00	04/Sep/2024	18:00		PLANNED	Requested
302	RQ187950	OCC_222	cpcc1_sd	BAY	70252A MAIN BAY - 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 AT PHAGI(RS)	POWERGRID	D	for AMP work	03/Sep/2024	08:00	04/Sep/2024	18:00		PLANNED	Requested
303	RQ187270	OCC_222	cpcc1_sd	BAY	703 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV JHATIKARA(PG)	POWERGRID	D	for AMP work	03/Sep/2024	08:00	03/Sep/2024	18:00		PLANNED	Requested
304	RQ187258	OCC_222	cpcc1_sd	BAY	720 TIE BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AND 765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PFTL) CKT-1 AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	for AMP work	01/Sep/2024	15:00	02/Sep/2024	23:00		PLANNED	Requested
305	RQ187256	OCC_222	cpcc1_sd	BAY	707 MAIN BAY - 765KV MEERUT-BHIWANI (PG) CKT-1 AT BHIWANI(PG)	POWERGRID	D	for AMP work	01/Sep/2024	08:00	02/Sep/2024	18:00		PLANNED	Requested
306	RQ187280	OCC_222	cpcc1_sd	BAY	719 MAIN BAY - 765 KV KHETRI (PKTSL)- NARELA(PNTL) (PNTL) CKT-2 (PNTL) AT 765 KV KHETRI (PKTSL)	PNTL	D	FOR CT OIL SAMPLING ON 1 MONTH OF CHARGING	17/Sep/2024	14:00	17/Sep/2024	18:00		PLANNED	Requested
307	RQ187282	OCC_222	cpcc1_sd	BAY	716 MAIN BAY - 765 KV KHETRI (PKTSL)- NARELA(PNTL) (PNTL) CKT-1 (PNTL) AT 765 KV KHETRI (PKTSL)	PNTL	D	FOR CT OIL SAMPLING ON 1 MONTH OF CHARGING	17/Sep/2024	14:00	17/Sep/2024	18:00		PLANNED	Requested
308	RQ187281	OCC_222	cpcc1_sd	BAY	717 TIE BAY - 765 KV KHETRI (PKTSL)- NARELA(PNTL) (PNTL) CKT-1 (PNTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (PNTL)	PNTL	D	FOR CT OIL SAMPLING ON 1 MONTH OF CHARGING	17/Sep/2024	08:00	17/Sep/2024	14:00		PLANNED	Requested
309	RQ187279	OCC_222	cpcc1_sd	BAY	720 TIE BAY - 765 KV KHETRI (PKTSL)- NARELA(PNTL) (PNTL) CKT-2 (PNTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (PNTL)	PNTL	D	FOR CT OIL SAMPLING ON 1 MONTH OF CHARGING	16/Sep/2024	08:00	16/Sep/2024	14:00		PLANNED	Requested
310	RQ187287	OCC_222	cpcc1_sd	BAY	702 TIE BAY - 765 KV KHETRI (PG) - BUS 1 (PKTSL) AND 240 MVAR BUS REACTOR NO 2 AT 765 KV KHETRI (PKTSL) AT 765 KV KHETRI (PKTSL)	PKTSL	D	for AMP work	13/Sep/2024	08:00	13/Sep/2024	18:00		PLANNED	Requested

311	RQ187286	OCC_222	cpcc1_sd	BAY	706 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL) (PKTSL)	PKTSL	D	for AMP work	12/Sep/2024	08:00	12/Sep/2024	18:00			PLANNED	Requested
312	RQ187291	OCC_222	cpcc1_sd	BAY	704 MAIN BAY - 765 KV KHETRI (PG) - BUS 1 (PKTSL) AND 765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PKTSL) CKT-1 AT 765 KV KHETRI (PKTSL) (PKTSL)	PKTSL	D	for AMP work	08/Sep/2024	08:00	08/Sep/2024	18:00			PLANNED	Requested
313	RQ187290	OCC_222	cpcc1_sd	BAY	705 TIE BAY - 765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PKTSL) CKT-1 (PKTSL) AND 765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL) AT 765 KV KHETRI (PKTSL) (PKTSL)	PKTSL	D	for AMP work	07/Sep/2024	08:00	07/Sep/2024	18:00			PLANNED	Requested
314	RQ187289	OCC_222	cpcc1_sd	BAY	703 MAIN BAY - 765 KV KHETRI (PG) - BUS 2 (PKTSL) AND 240 MVAR BUS REACTOR NO 2 AT 765 KV KHETRI (PKTSL) AT 765 KV KHETRI (PKTSL) (PKTSL)	PKTSL	D	for AMP work	06/Sep/2024	08:00	06/Sep/2024	18:00			PLANNED	Requested
315	RQ187288	OCC_222	cpcc1_sd	BAY	701 MAIN BAY - 765 KV KHETRI (PG) - BUS 1 (PKTSL)	PKTSL	D	for AMP work	05/Sep/2024	08:00	05/Sep/2024	18:00			PLANNED	Requested
316	RQ187132	OCC_222	stuup_sd	BAY	712 MAIN BAY - 765 KV AGRA FATEHBAD- GR.NOIDA_2(UPC) (UP) CKT-1 (UPPTCL)	UPPTCL	C	For testing and maintenance work	12/Sep/2024	09:00	12/Sep/2024	16:00			PLANNED	Requested
317	RQ187131	OCC_222	stuup_sd	BAY	708 TIE BAY - 765 KV GR.NOIDA_2(UPC)- MEERUT(PG) (PG) CKT-1 AND 240 MVAR BUS REACTOR NO 1 AT 765 KV GR.NOIDA_2(UPC) AT 765 KV GR.NOIDA_2(UPC)	UPPTCL	C	For testing and maintenance work	11/Sep/2024	09:00	12/Sep/2024	16:00			PLANNED	Requested
318	RQ187130	OCC_222	stuup_sd	BAY	707 MAIN BAY - 765 KV GR.NOIDA_2(UPC)- MEERUT(PG) (PG) CKT-1 AT GR.NOIDA_2(UPC)	UPPTCL	C	For testing and maintenance work	10/Sep/2024	09:00	10/Sep/2024	09:00			PLANNED	Requested
319	RQ187129	OCC_222	stuup_sd	BAY	703 MAIN BAY - 765 KV GR.NOIDA_2(UPC)- ALIGARH(PG) (PG) CKT-1 AT GR.NOIDA_2(UPC)	UPPTCL	C	For testing and maintenance work	09/Sep/2024	09:00	09/Sep/2024	16:00			PLANNED	Requested
320	RQ187143	OCC_222	stuup_sd	BAY	709 MAIN BAY - 765 KV MAINPURI- HAPUR (UP) CKT-1 (WUPPTCL) AT 765 KV MAINPURI(UP)	WUPPTCL	C	For testing and maintenance work	11/Sep/2024	09:00	11/Sep/2024	17:00			PLANNED	Requested
321	RQ187856	OCC_222	cpcc2_sd	BAY	709 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT MOGA(PG)		D	Replacement of SF6 Density Monitor of CB	07/Sep/2024	10:00	07/Sep/2024	14:00	Kindly approve.		PLANNED	Requested
322	RQ187855	OCC_222	cpcc2_sd	BAY	707 MAIN BAY - 765KV MOGA- MEERUT (PG) CKT-1 AT MOGA(PG)		C	Attending SF6 Leakage in CB (B-ph)	04/Sep/2024	08:30	06/Sep/2024	18:00	Kindly approve.		PLANNED	Requested
323	RQ188168	OCC_222	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT ALIGARH(PG)	POWERGRID	D	for AMP work	28/Sep/2024	08:00	28/Sep/2024	18:00			PLANNED	Requested
324	RQ188416	OCC_222	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT VARANASI(PG)	POWERGRID	D	FOR AMP WORK AND REPLACEMENT OF SUKRUT MAKE PRD SWITCH	26/Sep/2024	09:00	27/Sep/2024	18:00			PLANNED	Requested
325	RQ188169	OCC_222	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT ALIGARH(PG)	POWERGRID	D	for AMP work	26/Sep/2024	08:00	26/Sep/2024	18:00			PLANNED	Requested
326	RQ187199	OCC_222	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT VARANASI(PG)	POWERGRID	D	for AMP work	24/Sep/2024	09:00	25/Sep/2024	18:00			PLANNED	Requested
327	RQ187137	OCC_222	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT AGRA(PG)	POWERGRID	D	* OCC Approval of s/d of 1000 MVA ICT-1 For Routine testing Of protection >X relay and maintenance <-&<-> ,half-yearly bay e	23/Sep/2024	09:00	24/Sep/2024	18:00			PLANNED	Requested
328	RQ187174	OCC_222	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BALIA(PG)	POWERGRID	D	Integration of Backup Impedance relay	14/Sep/2024	09:00	14/Sep/2024	18:00	Integration of Backup Impedance relay		PLANNED	Requested
329	RQ187175	OCC_222	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BALIA(PG)	POWERGRID	D	Integration of Backup Impedance relay	13/Sep/2024	08:00	13/Sep/2024	18:00	Integration of Backup Impedance relay		PLANNED	Requested
330	RQ187990	OCC_222	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KANPUR_GIS(PG)	POWERGRID	D	AMP Works	11/Sep/2024	09:00	11/Sep/2024	18:00			PLANNED	Requested
331	RQ187989	OCC_222	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KANPUR_GIS(PG)	POWERGRID	D	AMP Work	10/Sep/2024	10:00	10/Sep/2024	18:00			PLANNED	Requested
332	RQ187136	OCC_222	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT AGRA(PG)	POWERGRID	C	* Routine testing Of protection relay and maintenance <-&<-> >X ,half-yearly bay equipment testing programme of 1000 MVA ICT-	03/Sep/2024	08:00	03/Sep/2024	18:00			PLANNED	Requested

333	RQ187860	OCC_222	cpcc2_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT MOGA(PG)	POWERGRID	D	AMP Work	02/Sep/2024	09:00	02/Sep/2024	16:00	kindly approve	PLANNED	Requested
334	RQ187124	OCC_222	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT GR.NOIDA_2(UPC)	UPPTCL	C	B phase will be free for maintenance works. 1500 MVA ICT-1 will be charge with spare phase, R phase and Y phase	26/Sep/2024	10:00	26/Sep/2024	11:30		PLANNED	Requested
335	RQ187125	OCC_222	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT GR.NOIDA_2(UPC)	UPPTCL	C	For testing and maintenance work	23/Sep/2024	10:00	23/Sep/2024	14:00		PLANNED	Requested
336	RQ187122	OCC_222	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT HAPUR(UP)	UPPTCL	C	B phase will be free to attend header pipe leakage. 1500 MVA ICT-2 will be charge with spare phase, R phase and Y phase	12/Sep/2024	10:00	12/Sep/2024	11:30		PLANNED	Requested
337	RQ187138	OCC_222	stuup_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 2 AT UNNAO(UP)	UPPTCL	D	* Routine testing Of protection relay and maintenance <(>&<)> >X ,half yearly bay equipment testing programme of 1000 MVA ICT-	12/Sep/2024	09:00	13/Sep/2024	18:00		PLANNED	Requested
338	RQ187139	OCC_222	stuup_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 1 AT UNNAO(UP)	UPPTCL	D	* OCC Approval of s/d of 1000 MVA ICT-1 For Routine testing Of protection >X relay and maintenance <(>&<)> ,half-yearly bay e	10/Sep/2024	09:00	11/Sep/2024	18:00		PLANNED	Requested
339	RQ187123	OCC_222	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT HAPUR(UP)	UPPTCL	C	For testing and maintenance work	09/Sep/2024	09:00	09/Sep/2024	13:00		PLANNED	Requested
340	RQ187627	OCC_222	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL)		D	for AMP work	23/Sep/2024	09:00	24/Sep/2024	17:00		PLANNED	Requested
341	RQ187626	OCC_222	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL)		D	for AMP work	21/Sep/2024	09:00	22/Sep/2024	17:00		PLANNED	Requested
342	RQ187602	OCC_222	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 6 AT FATEHGARH_II(PG)		D	For final testing/fine tuning of CSD Relay of 765KV ICT	20/Sep/2024	14:00	23/Sep/2024	23:00	Kindly note that, during fine tuning of CSD, 4 to 5 on load operations of ICT will be done from each bay	PLANNED	Requested
343	RQ187599	OCC_222	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 6 AT FATEHGARH_II(PG)		D	Ladder logic commissioning with spare ICT logic scheme checking.	20/Sep/2024	14:00	24/Sep/2024	23:00		PLANNED	Requested
344	RQ187601	OCC_222	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG)		D	For final testing/fine tuning of CSD Relay of 765KV ICT	15/Sep/2024	14:00	18/Sep/2024	23:00	Kindly note that, during fine tuning of CSD, 4 to 5 on load operations of ICT will be done from each bay	PLANNED	Requested
345	RQ187598	OCC_222	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG)		D	Ladder logic commissioning with spare ICT logic scheme checking.	15/Sep/2024	14:00	19/Sep/2024	23:00		PLANNED	Requested
346	RQ187600	OCC_222	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG)		D	For final testing/fine tuning of CSD Relay of 765KV ICT	12/Sep/2024	14:00	15/Sep/2024	23:00	Kindly note that, during fine tuning of CSD, 4 to 5 on load operations of ICT will be done from each bay	PLANNED	Requested
347	RQ187585	OCC_222	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 4 AT KOTESHWAR(PG)		D	For implementation of updated mechanical protection settings & AMP in view of defect liability period.	11/Sep/2024	09:30	12/Sep/2024	18:00		PLANNED	Requested
348	RQ187629	OCC_222	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT AJMER(PG)		D	FOR SHROUD APPLICATION ON TERTIARY BUSHING OF ICT 2	11/Sep/2024	09:00	11/Sep/2024	18:00		PLANNED	Requested
349	RQ187614	OCC_222	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT CHITTORGARH(PG)		D	for AMP work	10/Sep/2024	10:00	10/Sep/2024	18:00		PLANNED	Requested
350	RQ187628	OCC_222	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT AJMER(PG)		D	FOR SHROUD APPLICATION ON TERTIARY BUSHING OF ICT 1	10/Sep/2024	09:00	10/Sep/2024	18:00		PLANNED	Requested
351	RQ187613	OCC_222	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT CHITTORGARH(PG)		D	for AMP work	09/Sep/2024	10:00	09/Sep/2024	18:00		PLANNED	Requested
352	RQ187584	OCC_222	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 3 AT KOTESHWAR(PG)		D	For implementation of updated mechanical protection settings & AMP in view of defect liability period.	09/Sep/2024	09:30	10/Sep/2024	18:00		PLANNED	Requested
353	RQ187604	OCC_222	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 5 AT FATEHGARH_II(PG)		D	For final testing/fine tuning of CSD Relay of 765KV ICT	07/Sep/2024	14:00	12/Sep/2024	23:00	Kindly note that, during fine tuning of CSD, 4 to 5 on load operations of ICT will be done from each bay	PLANNED	Requested
354	RQ187603	OCC_222	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG)		D	For Erection works of SS-63 A1 package 765 kv ICT-5 B phase unit	07/Sep/2024	14:00	12/Sep/2024	23:00		PLANNED	Requested
355	RQ187632	OCC_222	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BIKANER(PG)		D	For AMP work + Tertiary Insulation	04/Sep/2024	17:00	04/Sep/2024	23:00		PLANNED	Requested
356	RQ187583	OCC_222	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 2 AT KOTESHWAR(PG)		D	For implementation of updated mechanical protection settings & AMP in view of defect liability period.	04/Sep/2024	09:30	05/Sep/2024	18:00		PLANNED	Requested
357	RQ187619	OCC_222	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BHADLA_2 (PG)		D	Jumpering work, testing for Bay Extension	03/Sep/2024	17:00	07/Sep/2024	23:00		PLANNED	Requested
358	RQ187631	OCC_222	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BIKANER(PG)		D	For AMP work + Tertiary Insulation	03/Sep/2024	17:00	03/Sep/2024	23:00		PLANNED	Requested
359	RQ187618	OCC_222	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG)		D	for AMP work	02/Sep/2024	17:00	02/Sep/2024	23:00		PLANNED	Requested
360	RQ187630	OCC_222	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BIKANER(PG)		D	For AMP work + Tertiary Insulation	02/Sep/2024	17:00	02/Sep/2024	23:00		PLANNED	Requested
361	RQ187582	OCC_222	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 1 AT KOTESHWAR(PG)		D	For implementation of updated mechanical protection settings & AMP in view of defect liability period.	02/Sep/2024	09:30	03/Sep/2024	18:00		PLANNED	Requested

362	RQ187617	OCC_222	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG)		D	for AMP work	01/Sep/2024	17:00	01/Sep/2024	23:00		PLANNED	Requested
363	RQ188330	OCC_222	sldcrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT PHAGI(RS)	RRVPNL	D	Quarterly Maitenance	06/Sep/2024	08:00	06/Sep/2024	18:00		PLANNED	Requested
364	RQ188324	OCC_222	sldcrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT PHAGI(RS)	RRVPNL	D	Quarterly Maitenance	04/Sep/2024	08:00	04/Sep/2024	18:00		PLANNED	Requested
365	RQ187665	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-MALERKOTLA (PG) CKT-1		D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	30/Sep/2024	10:00	30/Sep/2024	17:00	Kindly approve.	PLANNED	Requested
366	RQ187664	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1		D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	29/Sep/2024	10:00	29/Sep/2024	17:00	Kindly approve.	PLANNED	Requested
367	RQ187663	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-DEEPALPUR(JHKT) (PG) CKT-1		D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	27/Sep/2024	10:00	27/Sep/2024	17:00	Kindly approve.	PLANNED	Requested
368	RQ187979	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAMIRPUR-PARBATI POOLING BANALA (PG) CKT-1		D	AMP of Line side equipments	27/Sep/2024	09:00	27/Sep/2024	16:00	Kindly approve.	PLANNED	Requested
369	RQ187662	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1		D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	26/Sep/2024	10:00	26/Sep/2024	17:00	Kindly approve.	PLANNED	Requested
370	RQ187649	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-1		D	Rectification of S/D nature defects of the line	25/Sep/2024	10:00	25/Sep/2024	17:00	Kindly approve.	PLANNED	Requested
371	RQ187647	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH-WAGOORA (PG) CKT-1		D	Rectification of S/D nature defects of the line	24/Sep/2024	10:00	24/Sep/2024	17:00	Kindly approve.	PLANNED	Requested
372	RQ187652	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-NAKODAR(PGS) (PG) CKT-1		D	Rectification of S/D nature defects of the line	24/Sep/2024	10:00	24/Sep/2024	17:00	Kindly approve.	PLANNED	Requested
373	RQ187974	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH(PG)-KOLDAM(NT) (PG) CKT-1		D	AMP WORKS and Rectification of S/D related works.	24/Sep/2024	10:00	24/Sep/2024	17:00	Kindly approve.	PLANNED	Requested
374	RQ187975	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH(PG)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1		D	A/R Non-Auto mode of Banala Nalagarh Ckt will be required for AMP work of 400KV Koldam-Nalagarh ckt-1	24/Sep/2024	10:00	24/Sep/2024	17:00	Kindly approve.	PLANNED	Requested
375	RQ187688	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-RAJPURA(PS) (PG) CKT-1		D	S/D Required for installation of Pilot Insulator	24/Sep/2024	10:00	24/Sep/2024	17:00	Kindly approve.	PLANNED	Requested
376	RQ187689	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)-RAJPURA(PS) (PG) CKT-1		D	A/R Non Auto Required	24/Sep/2024	10:00	24/Sep/2024	17:00	Kindly approve.	PLANNED	Requested
377	RQ187648	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_2(NH)-WAGOORA(PG) (PG) CKT-1		D	Rectification of S/D nature defects of the line	23/Sep/2024	10:00	23/Sep/2024	17:00	Kindly approve.	PLANNED	Requested
378	RQ187686	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)-RAJPURA(PS) (PG) CKT-1		D	S/D Required for installation of Pilot Insulator	23/Sep/2024	10:00	23/Sep/2024	17:00	Kindly approve.	PLANNED	Requested
379	RQ187687	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-RAJPURA(PS) (PG) CKT-1		D	A/R Non Auto Required	23/Sep/2024	10:00	23/Sep/2024	17:00	Kindly approve.	PLANNED	Requested
380	RQ187650	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH-WAGOORA (PG) CKT-2		D	Rectification of S/D nature defects of the line	22/Sep/2024	10:00	22/Sep/2024	17:00	Kindly approve.	PLANNED	Requested
381	RQ187679	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-SAMBHA(PG) (NRSS XXIX) CKT-2		D	for AMP work	21/Sep/2024	10:00	21/Sep/2024	14:00	Kindly approve.	PLANNED	Requested
382	RQ187651	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANCHKULA-ABDULLAPUR (PG) CKT-1		D	Rectification of S/D nature defects of the line	21/Sep/2024	10:00	21/Sep/2024	17:00	Kindly approve.	PLANNED	Requested
383	RQ187684	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA-PANCHKULA (PG) CKT-2		D	S/D Required for installation of Pilot Insulator	21/Sep/2024	10:00	21/Sep/2024	17:00	Kindly approve.	PLANNED	Requested
384	RQ187685	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA-PANCHKULA (PG) CKT-1		D	A/R Non Auto Required	21/Sep/2024	10:00	21/Sep/2024	17:00	Kindly approve.	PLANNED	Requested
385	RQ187660	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-2		D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	20/Sep/2024	10:00	20/Sep/2024	17:00	Kindly approve.	PLANNED	Requested
386	RQ187682	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA-PANCHKULA (PG) CKT-1		D	S/D Required for installation of Pilot Insulator	20/Sep/2024	10:00	20/Sep/2024	17:00	Kindly approve.	PLANNED	Requested
387	RQ187683	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA-PANCHKULA (PG) CKT-2		D	A/R Non Auto Required	20/Sep/2024	10:00	20/Sep/2024	17:00	Kindly approve.	PLANNED	Requested
388	RQ187678	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-SAMBHA(PG) (NRSS XXIX) CKT-1		D	for AMP work	19/Sep/2024	10:00	19/Sep/2024	14:00	Kindly approve.	PLANNED	Requested
389	RQ187959	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-1		D	Rectification of S/D based defects of the line	19/Sep/2024	10:00	19/Sep/2024	17:00	Kindly approve.	PLANNED	Requested
390	RQ187698	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-KISHENPUR(PG) (PG) CKT-1		D	Replacement of broken insulator at Loc No. 271 and Safety purpose for Earth cutting work between Loc. 63-64	19/Sep/2024	09:00	20/Sep/2024	16:00	Kindly approve.	PLANNED	Requested
391	RQ187509	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTSL) CKT-2		D	Stringing of 765 kV D/C Khetri-Narela TL	19/Sep/2024	07:00	22/Sep/2024	19:00	13-14	PLANNED	Requested
392	RQ187508	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTSL) CKT-1		D	Stringing of 765 kV D/C Khetri-Narela TL	19/Sep/2024	07:00	22/Sep/2024	19:00	13-14	PLANNED	Requested
393	RQ187697	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-CHAMERA_1(NH) (PG) CKT-1		D	Safety purpose for Earth cutting work between Loc 60-61 & 63-64	18/Sep/2024	09:00	18/Sep/2024	16:00	Kindly approve.	PLANNED	Requested

394	RQ187659	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-1		D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	16/Sep/2024	10:00	16/Sep/2024	17:00	Kindly approve.	PLANNED	Requested
395	RQ187972	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-SAINJ(HP) (PKTCL) CKT-1		D	Replacement of Porcelain insulator with CLR Polymer Insulator	16/Sep/2024	10:00	18/Sep/2024	17:00	Kindly approve.	PLANNED	Requested
396	RQ187973	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1		D	Non Auto Mode to facilitate the Shutdown work of 400kV Parbari - 3 - Sainj TL for safety purpose	16/Sep/2024	10:00	18/Sep/2024	17:00	Kindly approve.	PLANNED	Requested
397	RQ187505	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABAI(RS)-BHIWANI(PG) (NRSS36) CKT-1		D	Stringing of 765 KV D/C Khetri-Narela TL	16/Sep/2024	07:00	18/Sep/2024	19:00	37-38	PLANNED	Requested
398	RQ187506	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABAI(RS)-BHIWANI(PG) (NRSS36) CKT-2		D	Stringing of 765 KV D/C Khetri-Narela TL	16/Sep/2024	07:00	18/Sep/2024	19:00	37-38	PLANNED	Requested
399	RQ187866	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-2		D	AMP of Line equipments	15/Sep/2024	10:00	15/Sep/2024	17:00	Kindly approve.	PLANNED	Requested
400	RQ187646	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4		D	Rectification of S/D nature defects of the line	15/Sep/2024	10:00	15/Sep/2024	17:00	Kindly approve.	PLANNED	Requested
401	RQ187668	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-JALANDHAR (PG) CKT-2		D	TLM AMP WORK	15/Sep/2024	10:00	15/Sep/2024	17:00	Kindly approve.	PLANNED	Requested
402	RQ187670	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR-HAMIRPUR (PG) CKT-1		D	NON-AUTO MODE DURING AMP OF 400KV JALANDHAR-AMRITSAR CKT-2 FOR TLM WORKS	15/Sep/2024	10:00	15/Sep/2024	17:00	Kindly approve.	PLANNED	Requested
403	RQ187669	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1		D	NON-AUTO MODE DURING AMP OF 400KV JALANDHAR-AMRITSAR CKT-2 FOR TLM WORKS	15/Sep/2024	10:00	15/Sep/2024	17:00	Kindly approve.	PLANNED	Requested
404	RQ187645	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3		D	Rectification of S/D nature defects of the line	13/Sep/2024	10:00	13/Sep/2024	17:00	Kindly approve.	PLANNED	Requested
405	RQ187658	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT-2		D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	13/Sep/2024	10:00	13/Sep/2024	17:00	Kindly approve.	PLANNED	Requested
406	RQ187507	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1		D	Stringing of 765 KV D/C Khetri-Narela TL	13/Sep/2024	07:00	14/Sep/2024	19:00	48-49	PLANNED	Requested
407	RQ187970	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1		D	Replacement of Porcelain insulator with CLR Polymer Insulator	12/Sep/2024	10:00	14/Sep/2024	17:00	Kindly approve.	PLANNED	Requested
408	RQ187971	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-SAINJ(HP) (PKTCL) CKT-1		D	Non Auto Mode to facilitate the Shutdown work of 400kV Banala - Parbari - 3 TL for safety purpose	12/Sep/2024	10:00	14/Sep/2024	17:00	Kindly approve.	PLANNED	Requested
409	RQ187676	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-JALANDHAR (PG) CKT-2		D	NON-AUTO MODE DURING AMP OF 400KV JALANDHAR-HAMIRPUR CKT FOR TLM WORKS	11/Sep/2024	10:00	11/Sep/2024	17:00	Kindly approve.	PLANNED	Requested
410	RQ187675	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1		D	NON-AUTO MODE DURING AMP OF 400KV JALANDHAR-HAMIRPUR CKT FOR TLM WORKS	11/Sep/2024	10:00	11/Sep/2024	17:00	Kindly approve.	PLANNED	Requested
411	RQ187954	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-SAMBA(PG) (NRSS XXIX) CKT-2		D	For AMP of Line Equipments	11/Sep/2024	10:00	11/Sep/2024	17:00	Kindly approve.	PLANNED	Requested
412	RQ187674	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR-HAMIRPUR (PG) CKT-1		D	TLM AMP WORK	11/Sep/2024	10:00	11/Sep/2024	17:00	Kindly approve.	PLANNED	Requested
413	RQ187692	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-3		D	Rectification of S/D based defects of the line	10/Sep/2024	09:00	10/Sep/2024	16:00	Kindly approve.	PLANNED	Requested
414	RQ187657	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT-1		D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	09/Sep/2024	10:00	09/Sep/2024	17:00	Kindly approve.	PLANNED	Requested
415	RQ187968	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH(PG)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1		D	Replacement of Porcelain insulator with CLR Polymer Insulator	09/Sep/2024	10:00	10/Sep/2024	17:00	Kindly approve.	PLANNED	Requested
416	RQ187953	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-SAMBA(PG) (NRSS XXIX) CKT-1		D	For AMP of Line Equipments	09/Sep/2024	10:00	09/Sep/2024	17:00	Kindly approve.	PLANNED	Requested
417	RQ187969	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_2(NH)-PARBATI POOLING BANALA (PG) (PKTCL) CKT-1		D	Non Auto Mode to facilitate the Shutdown work of 400kV Banala - Nalagarh TL for safety purpose	09/Sep/2024	10:00	10/Sep/2024	17:00	Kindly approve.	PLANNED	Requested
418	RQ187976	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH(PG)-KOLDAM(NT) (PG) CKT-1		D	A/R Non-Auto mode of 400KV Koldam-Nalagarh ckt-1 required for AMP of 400KV Banala-Nalagarh line for safety purpose.	09/Sep/2024	10:00	09/Sep/2024	17:00	Kindly approve.	PLANNED	Requested
419	RQ187671	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1		D	TLM AMP WORK	09/Sep/2024	10:00	09/Sep/2024	17:00	Kindly approve.	PLANNED	Requested
420	RQ187673	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR-HAMIRPUR (PG) CKT-1		D	NON-AUTO MODE DURING AMP OF 400KV AMRITSAR-BANALA LINE FOR TLM WORKS	09/Sep/2024	10:00	09/Sep/2024	17:00	Kindly approve.	PLANNED	Requested
421	RQ187672	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-JALANDHAR (PG) CKT-2		D	NON-AUTO MODE DURING AMP OF 400KV AMRITSAR-BANALA LINE FOR TLM WORKS	09/Sep/2024	10:00	09/Sep/2024	17:00	Kindly approve.	PLANNED	Requested
422	RQ187644	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH(PG)-BAGLIHAR(JK) (JKSPDCL) CKT-1		D	Rectification of S/D nature defects of the line	08/Sep/2024	10:00	09/Sep/2024	17:00	Kindly approve.	PLANNED	Requested

423	RQ187444	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH_III(PG) (PRTL) CKT-2		D	Bay extension work to avoid induction & safety purpose	07/Sep/2024	14:00	11/Sep/2024	23:00		PLANNED	Requested	
424	RQ187643	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1		D	Rectification of S/D nature defects of the line	06/Sep/2024	10:00	07/Sep/2024	17:00	Kindly approve.	PLANNED	Requested	
425	RQ187641	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URL_2(NH)-URL_1(NH) (PG) CKT-1		D	Repair of conductor in span 21-22	05/Sep/2024	10:00	05/Sep/2024	17:00	Kindly approve.	PLANNED	Requested	
426	RQ187430	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-KANKROLI(PG) (PG) CKT-1		D	Attend shutdown nature defects/ AR relay Rtrofitment work	05/Sep/2024	10:00	05/Sep/2024	17:00	Non Auto of 400 KV RAPP-Kankroli CKT	PLANNED	Requested	
427	RQ187691	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-1		D	Rectification of S/D based defects of the line	05/Sep/2024	09:00	05/Sep/2024	16:00	Kindly approve.	PLANNED	Requested	
428	RQ187551	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH(PG) (DTL) CKT-2		D	For OPGW replacement works from TN-14 to TN-16	05/Sep/2024	08:00	06/Sep/2024	18:00	Non-auto required for OPGW replacement works from TN-14 to TN-16	PLANNED	Requested	
429	RQ187549	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH(PG) (DTL) CKT-1		D	For OPGW replacement works from TN-14 to TN-16	05/Sep/2024	08:00	06/Sep/2024	18:00	Shutdown required for OPGW replacement works from TN-14 to TN-16	PLANNED	Requested	
430	RQ187550	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH(PG) (DTL) CKT-1		D	For OPGW replacement works from TN-14 to TN-16	05/Sep/2024	08:00	06/Sep/2024	18:00	Shutdown required for OPGW replacement works from TN-14 to TN-16	PLANNED	Requested	
431	RQ187642	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URL_1(NH)-AMARGARH(NRSS XXIX) (NRSS XXIX) CKT-2		D	Rectification of S/D nature defects of the line	04/Sep/2024	10:00	04/Sep/2024	17:00	Kindly approve.	PLANNED	Requested	
432	RQ187656	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-KAITHAL (PG) CKT-2		D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	04/Sep/2024	10:00	05/Sep/2024	17:00	Kindly approve.	PLANNED	Requested	
433	RQ187429	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-2		D	Attend shutdown nature defects/ AR relay Rtrofitment work	04/Sep/2024	10:00	04/Sep/2024	17:00		PLANNED	Requested	
434	RQ187690	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-2		D	Rectification of S/D based defects of the line	03/Sep/2024	09:00	03/Sep/2024	16:00	Kindly approve.	PLANNED	Requested	
435	RQ187655	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-KAITHAL (PG) CKT-1		D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	02/Sep/2024	10:00	03/Sep/2024	17:00	Kindly approve.	PLANNED	Requested	
436	RQ187677	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-JALANDHAR (PG) CKT-1		D	TLM AMP WORK & JUMPER REPLACEMENT WORK AT LOC 126	02/Sep/2024	10:00	03/Sep/2024	17:00	Kindly approve.	PLANNED	Requested	
437	RQ187443	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH_III(PG) (PRTL) CKT-1		D	Bay extension work to avoid induction & safety purpose	01/Sep/2024	14:00	04/Sep/2024	23:00		PLANNED	Requested	
438	RQ187875	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-2		D	S/D required for reinstallation of aviation globules after OPGW works	01/Sep/2024	10:00	10/Sep/2024	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
439	RQ187978	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATRAN(PATR)-KAITHAL(PG) (PATRAN) CKT-2		C	S/D Required for Diversion work by NHAH.	01/Sep/2024	09:00	15/Sep/2024	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
440	RQ187977	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATRAN(PATR)-KAITHAL(PG) (PATRAN) CKT-1		C	S/D Required for Diversion work by NHAH.	01/Sep/2024	09:00	15/Sep/2024	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
441	RQ187874	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-2		D	LIVE LINE OPGW INSTALLATION WORK (Relay setting for TX line must be in NON AUTO MODE during OPGW installation work)	01/Sep/2024	08:00	30/Sep/2024	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
442	RQ187873	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-1		D	LIVE LINE OPGW INSTALLATION WORK (Relay setting for TX line must be in NON AUTO MODE during OPGW installation work)	01/Sep/2024	08:00	30/Sep/2024	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
443	RQ187878	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2		D	400KV Dulhasti Kishenpur-II is a Double circuit Line but stringing is done on one circuit only. Award has been placed for stringing on Circuit 2. under evacuation of Power from Pakaldul HEP in Chenab Valley HEPs. Shutdown is required to carryout stringing on circuit 2	01/Sep/2024	08:00	30/Sep/2024	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
444	RQ187879	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2		D	400KV Dulhasti Kishenpur-II is a Double circuit Line but stringing is done on one circuit only. Award has been placed for stringing on Circuit 2. under evacuation of Power from Pakaldul HEP in Chenab Valley HEPs. AR non auto mode is required to carryout stringing on circuit 2	01/Sep/2024	08:00	30/Sep/2024	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
445	RQ188317	OCC_222	slidcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA-MUNDKA (DV) CKT-2	DTL	D	TIGHTENING OF DROPPER AND JUMPERAND LINE ISOLATOR CLAMP .	29/Sep/2024	05:00	29/Sep/2024	12:00		PLANNED	Requested	
446	RQ188316	OCC_222	slidcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA-MUNDKA (DV) CKT-1	DTL	D	TIGHTENING OF DROPPER AND JUMPERAND LINE ISOLATOR CLAMP .	28/Sep/2024	05:00	28/Sep/2024	12:00		PLANNED	Requested	
447	RQ188146	OCC_222	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD(PG)-MEJA TPS(MUN) (PG) CKT-2	POWERGRID	D	MAINTAINANCE AND TESTING OF CT,ISOLATOR,RELAYS ETC.	28/Sep/2024	09:00	30/Sep/2024	18:00		PLANNED	Requested	

448	RQ187992	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-2	POWERGRID	D	Rectification of Shutdown nature defects	27/Sep/2024	08:00	28/Sep/2024	18:00		PLANNED	Requested	
449	RQ188032	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR (PG)	POWERGRID	C	Switchable LR Commissioning work_Construction Pkg	26/Sep/2024	09:00	29/Sep/2024	18:00		PLANNED	Requested	
450	RQ187991	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-1	POWERGRID	D	Rectification of Shutdown nature defects	25/Sep/2024	09:00	26/Sep/2024	18:00		PLANNED	Requested	
451	RQ188004	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-1	POWERGRID	D	Line Bay Equipment AMP Work	25/Sep/2024	09:00	25/Sep/2024	18:00		PLANNED	Requested	
452	RQ188145	OCC_222	sttuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD(PG)-MEJA TPS(MUN) (PG) CKT-1	POWERGRID	D	MAINTAINANCE AND TESTING OF CT,ISOLATOR,RELAYS ETC.	25/Sep/2024	09:00	27/Sep/2024	18:00		PLANNED	Requested	
453	RQ187993	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-JAULIJI (PG) CKT-2	POWERGRID	D	Rectification of Shutdown nature defects	24/Sep/2024	09:00	24/Sep/2024	18:00		PLANNED	Requested	
454	RQ188282	OCC_222	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1	POWERGRID	D	QUARTERLY MAINT.WORK & TESTING OF BAY EQUIPMENTS	24/Sep/2024	08:00	24/Sep/2024	18:00		PLANNED	Requested	
455	RQ187943	OCC_222	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-RIHAND(NT) (PG) CKT-1	POWERGRID	C	TBC SAS INTEGRATION	23/Sep/2024	08:00	24/Sep/2024	18:00	SHUTDOWN REQUIRED	PLANNED	Requested	
456	RQ188284	OCC_222	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1	POWERGRID	D	Quarterly Preventive Maintenance and testing work.	23/Sep/2024	08:00	23/Sep/2024	18:00		PLANNED	Requested	
457	RQ188283	OCC_222	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1	POWERGRID	D	Quarterly Preventive Maintenance and testing work.	23/Sep/2024	08:00	23/Sep/2024	18:00		PLANNED	Requested	
458	RQ188061	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-1	POWERGRID	D	FOR LBB RELAY RETROFITMENT WORK	21/Sep/2024	10:00	21/Sep/2024	18:00		PLANNED	Requested	
459	RQ187344	OCC_222	sttuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW(UP)-BAREILLY(PG) (PG) CKT-1	POWERGRID	C	Annual Protection Testing of 400KV Bareilly(PG)-Sarojini Nagar Line at >X 400KV S/S Sarojini Nagar.	21/Sep/2024	09:00	21/Sep/2024	18:00		PLANNED	Requested	
460	RQ188115	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1	POWERGRID	D	AMP of line bay element & non-switchable line reactor at Kanpur	21/Sep/2024	09:00	21/Sep/2024	18:00		PLANNED	Requested	
461	RQ188005	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-3	POWERGRID	D	Rectification of Shutdown nature defects	20/Sep/2024	09:00	20/Sep/2024	18:00		PLANNED	Requested	
462	RQ188432	OCC_222	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2	POWERGRID	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	19/Sep/2024	16:00	19/Sep/2024	23:00		PLANNED	Requested	
463	RQ188059	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_2-LUCKNOW_1 (PG) CKT-2	POWERGRID	D	FOR LBB RELAY RETROFITMENT WORK	19/Sep/2024	10:00	19/Sep/2024	18:00		PLANNED	Requested	
464	RQ188117	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-3	POWERGRID	D	for S/D nature defect rectification_by Aligarh TLM	19/Sep/2024	08:00	20/Sep/2024	18:00		PLANNED	Requested	
465	RQ188271	OCC_222	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1	POWERGRID	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	18/Sep/2024	16:00	18/Sep/2024	23:00		PLANNED	Requested	
466	RQ187942	OCC_222	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-3	POWERGRID	C	TBC SAS INTEGRATION	18/Sep/2024	08:00	19/Sep/2024	18:00	SHUTDOWN REQUIRED	PLANNED	Requested	
467	RQ187927	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1	POWERGRID	D	400KV Busbar-1 Relay Retrofitment work. Currently, the protection system for 400KV Busbar is static, centralised and High impedance type at Bassi S/s. The old static Busbar relays will be retrofitted with new GE make decentralized P74391TA6S0910M (PU) & P74194TA6S0910M (CU) relays. New individual PUs will be installed for each Bay connected with 400KV Bus-1 and separate dedicated cable from CT JB of individual Bay and separate DC cable needs to be laid and connected/terminated to the new PU. For this purpose, element outage is required so as to keep safety precautions while working in the relay panel (as work involves drilling/cutting for PU and 96 relay mounting as well as glanding for entry of new	18/Sep/2024	08:00	18/Sep/2024	18:00		PLANNED	Requested	
468	RQ188058	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_2-LUCKNOW_1 (PG) CKT-1	POWERGRID	D	FOR LBB RELAY RETROFITMENT WORK	17/Sep/2024	10:00	17/Sep/2024	18:00		PLANNED	Requested	
469	RQ188003	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-VARANASI (PG) CKT-1	POWERGRID	D	Line Bay Equipment AMP Work	17/Sep/2024	09:00	17/Sep/2024	18:00		PLANNED	Requested	
470	RQ188116	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-2	POWERGRID	D	for S/D nature defect rectification_by Aligarh TLM	17/Sep/2024	08:00	18/Sep/2024	18:00		PLANNED	Requested	

471	RQ187923	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-2	POWERGRID	D	400KV Busbar-1 Relay Retrofitment work. Currently, the protection system for 400KV Busbar is static, centralised and High impedance type at Bassi S/s. The old static Busbar relays will be retrofitted with new GE make decentralized P74391TA6S0910M (PU) & P74194TA6S0910M (CU) relays. New individual PUs will be installed for each Bay connected with 400KV Bus-1 and separate dedicated cable from CT JB of individual Bay and separate DC cable needs to be laid and connected/terminated to the new PU. For this purpose, element outage is required so as to keep safety precautions while working in the relay panel (as work involves drilling/cutting for PU and 96 relay mounting as well as glanding for entry of new	17/Sep/2024	08:00	17/Sep/2024	18:00		PLANNED	Requested
472	RQ187931	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-1	POWERGRID	D	400KV Busbar-1 Relay Retrofitment work. Currently, the protection system for 400KV Busbar is static, centralised and High impedance type at Bassi S/s. The old static Busbar relays will be retrofitted with new GE make decentralized P74391TA6S0910M (PU) & P74194TA6S0910M (CU) relays. New individual PUs will be installed for each Bay connected with 400KV Bus-1 and separate dedicated cable from CT JB of individual Bay and separate DC cable needs to be laid and connected/terminated to the new PU. For this purpose, element outage is required so as to keep safety precautions while working in the relay panel (as work involves drilling/cutting for PU and 96 relay mounting as well as glanding for entry of new	16/Sep/2024	08:00	16/Sep/2024	18:00		PLANNED	Requested
473	RQ188053	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-2	POWERGRID	D	replacement of damaged conductor	16/Sep/2024	08:00	16/Sep/2024	18:00		PLANNED	Requested
474	RQ187925	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-1	POWERGRID	D	400KV Busbar-1 Relay Retrofitment work. Currently, the protection system for 400KV Busbar is static, centralised and High impedance type at Bassi S/s. The old static Busbar relays will be retrofitted with new GE make decentralized P74391TA6S0910M (PU) & P74194TA6S0910M (CU) relays. New individual PUs will be installed for each Bay connected with 400KV Bus-1 and separate dedicated cable from CT JB of individual Bay and separate DC cable needs to be laid and connected/terminated to the new PU. For this purpose, element outage is required so as to keep safety precautions while working in the relay panel (as work involves drilling/cutting for PU and 96 relay mounting as well as glanding for entry of new	15/Sep/2024	08:00	15/Sep/2024	18:00		PLANNED	Requested
475	RQ188167	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA-PATIALA (PG) CKT-2	POWERGRID	D	For rectification of Shutdown nature Defects	14/Sep/2024	09:00	14/Sep/2024	17:00	Kindly approve.	PLANNED	Requested
476	RQ187929	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-BHIWADI (PG) CKT-1	POWERGRID	D	400KV Busbar-1 Relay Retrofitment work. Currently, the protection system for 400KV Busbar is static, centralised and High impedance type at Bassi S/s. The old static Busbar relays will be retrofitted with new GE make decentralized P74391TA6S0910M (PU) & P74194TA6S0910M (CU) relays. New individual PUs will be installed for each Bay connected with 400KV Bus-1 and separate dedicated cable from CT JB of individual Bay and separate DC cable needs to be laid and connected/terminated to the new PU. For this purpose, element outage is required so as to keep safety precautions while working in the relay panel (as work involves drilling/cutting for PU and 96 relay mounting as well as glanding for entry of new	14/Sep/2024	08:00	14/Sep/2024	18:00		PLANNED	Requested
477	RQ188057	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1-SHAHJAHANPUR (PG) CKT-2	POWERGRID	D	FOR LBB RELAY RETROFITMENT WORK	13/Sep/2024	10:00	13/Sep/2024	18:00		PLANNED	Requested

478	RQ188056	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1-SOHAWAL (PG) CKT-2	POWERGRID	D	FOR LBB RELAY RETROFITMENT WORK	13/Sep/2024	10:00	13/Sep/2024	18:00		PLANNED	Requested
479	RQ188166	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA-PATIALA (PG) CKT-1	POWERGRID	D	For rectification of Shutdown nature Defects	13/Sep/2024	09:00	13/Sep/2024	17:00	Kindly approve.	PLANNED	Requested
480	RQ187188	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-2	POWERGRID	D	AMP, Relay testing & Line Bay equipment tightening work	13/Sep/2024	08:00	13/Sep/2024	18:00		PLANNED	Requested
481	RQ187193	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AURAIYA(NT)-AGRA(PG) (PG) CKT-1	POWERGRID	D	Rectification of Shutdown nature defects	12/Sep/2024	09:00	12/Sep/2024	18:00		PLANNED	Requested
482	RQ188033	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-AGRA (PG) CKT-1	POWERGRID	C	for taking new line reactor in service, jumper connection of bushing & protection testing	12/Sep/2024	08:00	13/Sep/2024	18:00		PLANNED	Requested
483	RQ187187	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-2	POWERGRID	D	AMP, Relay testing & Line Bay equipment tightening work	12/Sep/2024	08:00	12/Sep/2024	18:00		PLANNED	Requested
484	RQ188054	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1-SOHAWAL (PG) CKT-1	POWERGRID	D	FOR LBB RELAY RETROFITMENT WORK	11/Sep/2024	10:00	11/Sep/2024	18:00		PLANNED	Requested
485	RQ188055	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1-SHAHJAHANPUR (PG) CKT-1	POWERGRID	D	FOR LBB RELAY RETROFITMENT WORK	11/Sep/2024	10:00	11/Sep/2024	18:00		PLANNED	Requested
486	RQ187194	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AURAIYA(NT)-AGRA(PG) (PG) CKT-2	POWERGRID	D	Rectification of Shutdown nature defects	11/Sep/2024	09:00	11/Sep/2024	18:00		PLANNED	Requested
487	RQ188289	OCC_222	sliders_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-2	POWERGRID	D	Testing & Maintenance work of 400 KV side bay Equipments	10/Sep/2024	08:00	10/Sep/2024	18:00		PLANNED	Requested
488	RQ188001	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHAHJAHANPUR-BAREILLY (PG) CKT-1	POWERGRID	D	Main-2 siprotec relay mutual compensation CT wiring audit point compliance	09/Sep/2024	10:00	09/Sep/2024	12:00		PLANNED	Requested
489	RQ188002	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHAHJAHANPUR-BAREILLY (PG) CKT-2	POWERGRID	D	Main-2 siprotec relay mutual compensation CT wiring audit point compliance	09/Sep/2024	10:00	09/Sep/2024	12:00		PLANNED	Requested
490	RQ188052	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_2-LUCKNOW_1 (PG) CKT-1	POWERGRID	D	FOR LBB RELAY RETROFITMENT WORK	09/Sep/2024	10:00	09/Sep/2024	18:00		PLANNED	Requested
491	RQ187336	OCC_222	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH(UP)-VARANASI(PG) (PG) CKT-2	POWERGRID	C	For CT , CB, and Isolator connection of 400kv duplicate bus bar >X protection pannel,	09/Sep/2024	09:00	09/Sep/2024	18:00		PLANNED	Requested
492	RQ188388	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-1	POWERGRID	D	AMP Work	09/Sep/2024	08:00	09/Sep/2024	18:00		PLANNED	Requested
493	RQ188288	OCC_222	sliders_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-1	POWERGRID	D	Testing & Maintenance work of 400 KV side bay Equipments	09/Sep/2024	08:00	09/Sep/2024	18:00		PLANNED	Requested
494	RQ187928	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-2	POWERGRID	D	400KV Busbar-2 Relay Retrofitment work. Currently, the protection system for 400KV Busbar is static, centralised and High impedance type at Bassi S/s. The old static Busbar relays will be retrofitted with new GE make decentralized P74391TA6SD910M (PU) & P74194TA6SD910M (CU) relays. New individual PUs will be installed for each Bay connected with 400KV Bus-2 and separate dedicated cable from CT JB of individual Bay and separate DC cable needs to be laid and connected/terminated to the new PU. For this purpose, element outage is required so as to keep safety precautions while working in the relay panel (as work involves drilling/cutting for PU and 96 relay mounting as well as glancing for entry of new	09/Sep/2024	08:00	09/Sep/2024	18:00		PLANNED	Requested
495	RQ187922	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-1	POWERGRID	D	400KV Busbar-2 Relay Retrofitment work. Currently, the protection system for 400KV Busbar is static, centralised and High impedance type at Bassi S/s. The old static Busbar relays will be retrofitted with new GE make decentralized P74391TA6SD910M (PU) & P74194TA6SD910M (CU) relays. New individual PUs will be installed for each Bay connected with 400KV Bus-2 and separate dedicated cable from CT JB of individual Bay and separate DC cable needs to be laid and connected/terminated to the new PU. For this purpose, element outage is required so as to keep safety precautions while working in the relay panel (as work involves drilling/cutting for PU and 96 relay mounting as well as glancing for entry of new	08/Sep/2024	08:00	08/Sep/2024	18:00		PLANNED	Requested
496	RQ187335	OCC_222	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH(UP)-VARANASI(PG) (PG) CKT-1	POWERGRID	C	For CT , CB, and Isolator connection of 400kv duplicate bus bar >X protection pannel,	07/Sep/2024	09:00	07/Sep/2024	18:00		PLANNED	Requested

497	RQ187932	OCC_222	cpc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-2	POWERGRID	D	400KV Busbar-2 Relay Retrofitment work. Currently, the protection system for 400KV Busbar is static, centralised and High impedance type at Bassi S/s. The old static Busbar relays will be retrofitted with new GE make decentralized P74391TA6S0910M (PU) & P74194TA6S0910M (CU) relays. New individual PUs will be installed for each Bay connected with 400KV Bus-2 and separate dedicated cable from CT JB of individual Bay and separate DC cable needs to be laid and connected/terminated to the new PU. For this purpose, element outage is required so as to keep safety precautions while working in the relay panel (as work involves drilling/cutting for PU and 96 relay mounting as well as glanding for entry of new	07/Sep/2024	08:00	07/Sep/2024	18:00			PLANNED	Requested
498	RQ187203	OCC_222	cpc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2- JAULIIVI (PG) CKT-2	POWERGRID	D	rectification of shutdown nature defects	06/Sep/2024	09:00	06/Sep/2024	18:00			PLANNED	Requested
499	RQ187926	OCC_222	cpc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-2	POWERGRID	D	400KV Busbar-2 Relay Retrofitment work. Currently, the protection system for 400KV Busbar is static, centralised and High impedance type at Bassi S/s. The old static Busbar relays will be retrofitted with new GE make decentralized P74391TA6S0910M (PU) & P74194TA6S0910M (CU) relays. New individual PUs will be installed for each Bay connected with 400KV Bus-2 and separate dedicated cable from CT JB of individual Bay and separate DC cable needs to be laid and connected/terminated to the new PU. For this purpose, element outage is required so as to keep safety precautions while working in the relay panel (as work involves drilling/cutting for PU and 96 relay mounting as well as glanding for entry of new	06/Sep/2024	08:00	06/Sep/2024	18:00			PLANNED	Requested
500	RQ187930	OCC_222	cpc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-KOTPUTLI (PG) CKT-1	POWERGRID	D	400KV Busbar-2 Relay Retrofitment work. Currently, the protection system for 400KV Busbar is static, centralised and High impedance type at Bassi S/s. The old static Busbar relays will be retrofitted with new GE make decentralized P74391TA6S0910M (PU) & P74194TA6S0910M (CU) relays. New individual PUs will be installed for each Bay connected with 400KV Bus-2 and separate dedicated cable from CT JB of individual Bay and separate DC cable needs to be laid and connected/terminated to the new PU. For this purpose, element outage is required so as to keep safety precautions while working in the relay panel (as work involves drilling/cutting for PU and 96 relay mounting as well as glanding for entry of new	05/Sep/2024	08:00	05/Sep/2024	18:00			PLANNED	Requested
501	RQ187202	OCC_222	cpc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2- JAULIIVI (PG) CKT-1	POWERGRID	D	Rectification of shutdown nature defects in line	04/Sep/2024	09:00	04/Sep/2024	18:00			PLANNED	Requested
502	RQ187988	OCC_222	cpc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-LUCKNOW_2 (PG) CKT-2	POWERGRID	D	AMP Works	04/Sep/2024	08:00	04/Sep/2024	18:00			PLANNED	Requested
503	RQ187916	OCC_222	cpc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AURAIYA(NT)-AGRA(PG) (PG) CKT-2	POWERGRID	D	AMP Work	04/Sep/2024	08:00	04/Sep/2024	18:00			PLANNED	Requested

504	RQ187924	OCC_222	cpcc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BASSI (PG) CKT-1	POWERGRID	D	400KV Busbar-2 Relay Retrofitment work. Currently, the protection system for 400KV Busbar is static, centralised and High impedance type at Bassi S/s. The old static Busbar relays will be retrofitted with new GE make decentralized P74391TA6S0910M (PU) & P74194TA6S0910M (CU) relays. New individual PUs will be installed for each Bay connected with 400KV Bus-2 and separate dedicated cable from CT JB of individual Bay and separate DC cable needs to be laid and connected/terminated to the new PU. For this purpose, element outage is required so as to keep safety precautions while working in the relay panel (as work involves drilling/cutting for PU and 96 relay mounting as well as glanding for entry of new	04/Sep/2024	08:00	04/Sep/2024	18:00			PLANNED	Requested
505	RQ187987	OCC_222	cpcc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-LUCKNOW_2 (PG) CKT-1	POWERGRID	D	AMP Works	03/Sep/2024	09:00	03/Sep/2024	18:00			PLANNED	Requested
506	RQ188019	OCC_222	cpcc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-2	POWERGRID	D	AMP of line bay equipment at Kanpur & Auraiya end	03/Sep/2024	08:00	03/Sep/2024	18:00			PLANNED	Requested
507	RQ188031	OCC_222	cpcc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-2	POWERGRID	C	Isolator retrofitment of Hapem make 405-89B isolator at Kanpur under ADD CAP scheme	03/Sep/2024	08:00	07/Sep/2024	18:00			PLANNED	Requested
508	RQ187183	OCC_222	cpcc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-3	POWERGRID	D	AMP, Relay testing & Linquiment tightening worke Bay e	03/Sep/2024	08:00	03/Sep/2024	18:00			PLANNED	Requested
509	RQ187994	OCC_222	cpcc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_2-LUCKNOW_1 (PG) CKT-2	POWERGRID	D	AMP of Line Bay equipment	02/Sep/2024	09:00	02/Sep/2024	17:30			PLANNED	Requested
510	RQ188018	OCC_222	cpcc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-1	POWERGRID	D	AMP of Line Bay equipment	02/Sep/2024	08:00	02/Sep/2024	18:00			PLANNED	Requested
511	RQ188015	OCC_222	cpcc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1	POWERGRID	D	For AMP of Line Bay and Line Reactor	02/Sep/2024	08:00	02/Sep/2024	18:00			PLANNED	Requested
512	RQ187327	OCC_222	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV REWA ROAD-PANKI (UP) CKT-1	UPPTCL	C	SHUTDOWN OF 400kv PANKI REWA ROAD LINE FORERRECTION OF 63MVAR LINE >X REACTOR BUSHING AND REJUMPERING (LINE SHUTDOWN REQUIRED	27/Sep/2024	10:00	30/Sep/2024	17:00			PLANNED	Requested
513	RQ187308	OCC_222	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI-MAINPURI (UP) CKT-2	UPPTCL	D	S/D OF 400KV ORAI-MAINPURI II CKT FOR PREVENTIVE MAINTENANCE.	25/Sep/2024	09:08	01/Oct/2024	17:22			PLANNED	Requested
514	RQ187238	OCC_222	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MURADNAGAR_2-MATHURA (UP) CKT-1	UPPTCL	D	* for jumper tightening and cleaning of suspension insulator	24/Sep/2024	09:00	27/Sep/2024	19:00			PLANNED	Requested
515	RQ188126	OCC_222	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARA(UP)-MEJA TPS(MUN) (UP) CKT-1	UPPTCL	D	MAINTAINANCE AND TESTING OF CT,ISOLATOR,RELAYS ETC.	23/Sep/2024	09:00	24/Sep/2024	18:00			PLANNED	Requested
516	RQ188144	OCC_222	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEJA TPS(MUN)-MASOLI(UP) (UP) CKT-1	UPPTCL	D	MAINTAINANCE AND TESTING OF CT,ISOLATOR,RELAYS ETC.	20/Sep/2024	09:00	21/Sep/2024	18:00			PLANNED	Requested
517	RQ187239	OCC_222	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD(UP)-FIROZABAD(PJFTL) (UP) CKT-1	UPPTCL	D	The work of 02Nos. Alstom make differential numerical relay replacement >X with old NR make relay in 400kv Fatehabad -Firozab	18/Sep/2024	08:00	19/Sep/2024	18:00			PLANNED	Requested
518	RQ187307	OCC_222	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI-MAINPURI (UP) CKT-1	UPPTCL	D	S/D OF 400KV ORAI-MAINPURI I CKT LINE FOR PREVENTIVE MAINTENANCE.	17/Sep/2024	09:49	23/Sep/2024	17:03			PLANNED	Requested
519	RQ188127	OCC_222	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARA(UP)-MEJA TPS(MUN) (UP) CKT-2	UPPTCL	D	MAINTAINANCE AND TESTING OF CT,ISOLATOR,RELAYS ETC.	13/Sep/2024	09:00	14/Sep/2024	18:00			PLANNED	Requested
520	RQ187313	OCC_222	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA_2(UPC)-GR.NOIDA(UPC) (UP) CKT-2	UPPTCL	C	Tree trimming will be done near Tower no. 19 of mentioned line.	12/Sep/2024	10:00	12/Sep/2024	17:00			PLANNED	Requested
521	RQ187244	OCC_222	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AZAMGARH-MAU (UP) CKT-1	UPPTCL	C	Pre commissioning Test of 50MVAR line Reactor.	12/Sep/2024	09:00	12/Sep/2024	17:00			PLANNED	Requested
522	RQ187331	OCC_222	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-SULTANPUR(UP) (UP) CKT-1	UPPTCL	C	Preventive Maintenance of Bay at 400KV S/S Sultanpur	11/Sep/2024	10:00	11/Sep/2024	16:00			PLANNED	Requested
523	RQ187297	OCC_222	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-SARNATH (UP) CKT-1	UPPTCL	C	BUS TIGHTENING <->&-> BUS ISOLATOR TIGHTENING WORK	10/Sep/2024	14:00	10/Sep/2024	17:00			PLANNED	Requested
524	RQ187246	OCC_222	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AZAMGARH-GORAKHPUR (UP) CKT-1	UPPTCL	C	Shutdown is required for routine testing of protection relays and bay >X maintenance.	10/Sep/2024	09:00	10/Sep/2024	17:00			PLANNED	Requested
525	RQ188401	OCC_222	slidcup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-MAINPURI (UP) CKT-2	UPPTCL	C	Routine Testing and Maintenance of bay	10/Sep/2024	08:00	10/Sep/2024	18:00			PLANNED	Requested
526	RQ188400	OCC_222	slidcup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-MAINPURI (UP) CKT-1	UPPTCL	C	Routine Testing and Maintenance of bay	09/Sep/2024	08:00	09/Sep/2024	18:00			PLANNED	Requested
527	RQ187323	OCC_222	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-AZAMGARH(UP) (UP) CKT-1	UPPTCL	D	JUMPER TIGHTENING <-&-&-> DISC CLEANING WORK ON 400KV AZAMGARH-TANDA >X THERMAL LINE UPTO LILO POINT.	09/Sep/2024	08:00	13/Sep/2024	16:00			PLANNED	Requested
528	RQ187330	OCC_222	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_B-SULTANPUR (UP) CKT-1	UPPTCL	C	Preventive Maintenance of Bay at 400KV S/S Sultanpur	07/Sep/2024	10:00	07/Sep/2024	16:00			PLANNED	Requested

529	RQ187325	OCC_222	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI-PANKI TPS (UP) CKT-1	UPPTCL	D	SHUTDOWN OF 400KV PANKI-PTPS I LINE FOR PROTECTION TESTING AND BAY >X MAINTENANCE(LINE	06/Sep/2024	10:00	07/Sep/2024	17:00		PLANNED	Requested	
530	RQ187240	OCC_222	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH-AZAMGARH (UP) CKT-1	UPPTCL	C	Commissioning works of PLCC <-&-> General maintenance Works.	06/Sep/2024	09:00	07/Sep/2024	17:00		PLANNED	Requested	
531	RQ187332	OCC_222	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH-AZAMGARH (UP) CKT-1	UPPTCL	C	For CT , CB, and isolator connection of 400kv duplicate bus bar >X protection pannel,	06/Sep/2024	09:00	06/Sep/2024	18:00		PLANNED	Requested	
532	RQ187304	OCC_222	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI-MAINPURI (UP) CKT-2	UPPTCL	C	SHUTDOWN FOR ROUTINE TESTING AND MAINTENANCE WORK .	05/Sep/2024	09:00	05/Sep/2024	17:00		PLANNED	Requested	
533	RQ187334	OCC_222	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)-SARNATH(UP) (UP) CKT-2	UPPTCL	C	For CT , CB, and isolator connection of 400kv duplicate bus bar >X protection pannel,	05/Sep/2024	09:00	05/Sep/2024	18:00		PLANNED	Requested	
534	RQ188399	OCC_222	slidcup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HARDUAGANJ - SIKANDRABAD (UP) CKT-1	UPPTCL	C	Erection of Energy meter Under SMAST scheme	04/Sep/2024	10:00	04/Sep/2024	15:00		PLANNED	Requested	
535	RQ187303	OCC_222	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI-MAINPURI (UP) CKT-1	UPPTCL	C	SHUTDOWN FOR ROUTINE TESTING AND MAINTENANCE WORK .	04/Sep/2024	09:00	04/Sep/2024	17:00		PLANNED	Requested	
536	RQ187333	OCC_222	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-SARNATH (UP) CKT-1	UPPTCL	C	For CT , CB, and isolator connection of 400kv duplicate bus bar >X protection pannel,	04/Sep/2024	09:00	04/Sep/2024	18:00		PLANNED	Requested	
537	RQ188398	OCC_222	slidcup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-ANPARA_D (UP) CKT-2	UPPTCL	C	COMMISSIONING OF low impence bus bar protection relay	04/Sep/2024	08:00	04/Sep/2024	18:00	CKT-1 shall remain in service	PLANNED	Requested	
538	RQ187245	OCC_222	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-AZAMGARH(UP) (UP) CKT-1	UPPTCL	C	Shutdown is required for routine testing of protection relays and bay >X maintenance.	03/Sep/2024	09:00	03/Sep/2024	17:00		PLANNED	Requested	
539	RQ187309	OCC_222	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV REWA ROAD-PANKI (UP) CKT-1	UPPTCL	C	FOR DIVERSION WORK OF NHAI	03/Sep/2024	08:00	17/Sep/2024	18:00		PLANNED	Requested	
540	RQ187638	OCC_222	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)-MAU(UP) (UP) CKT-1	UPPTCL	C	COMMISSIONING OF low impence bus bar protection relay	03/Sep/2024	08:00	03/Sep/2024	18:00		PLANNED	Requested	
541	RQ187328	OCC_222	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV REWA ROAD-PANKI (UP) CKT-1	UPPTCL	C	SHUTDOWN OF 400kv PANKI REWA ROAD LINE FOR REPLACEMENT OF 50MVAR LINE >X REACTOR TO 63MVAR LINE REACTOR FOR OPENING OF JUMPER	02/Sep/2024	10:00	05/Sep/2024	17:00		PLANNED	Requested	
542	RQ187305	OCC_222	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-SULTANPUR(UP) (UP) CKT-1	UPPTCL	D	umpner tightening and disc cleaning works on 400KV SULTANPUR-TANDA >X THERMAL LINE	02/Sep/2024	08:00	07/Sep/2024	16:00		PLANNED	Requested	
543	RQ187637	OCC_222	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)-SARNATH(UP) (UP) CKT-2	UPPTCL	C	COMMISSIONING OF low impence bus bar protection relay	02/Sep/2024	08:00	02/Sep/2024	18:00		PLANNED	Requested	
544	RQ188125	OCC_222	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEJA TPS(MUN)-REWA ROAD(UP) (UP) CKT-1	UPPTCL	D	MAINTAINANCE AND TESTING OF CT,ISOLATOR,RELAYS ETC.	01/Sep/2024	09:00	03/Sep/2024	18:00		PLANNED	Requested	
545	RQ187220	OCC_222	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEJA TPS(MUN)-REWA ROAD(UP) (UP) CKT-1	UPPTCL	D	Annual Maintenance Work.	01/Sep/2024	08:00	03/Sep/2024	18:00	Load shall be shift on 400 kV Rewa road Masauli line	PLANNED	Requested	
546	RQ188198	OCC_222	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABAI(RS)-BHIWANI(PG) (NRSS36) CKT-2	NRSS36	D	To attend Main bay and Tie bay 1. BCU Repair work. 2. DT send trial testing. 3. Clamp Replacement work 4. Circuit Breaker Inspection (To be done by M/s NRSS)	27/Sep/2024	08:00	27/Sep/2024	18:00		PLANNED	Requested	
547	RQ188197	OCC_222	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABAI(RS)-BHIWANI(PG) (NRSS36) CKT-1	NRSS36	D	To attend Main bay and Tie bay 1. BCU Repair work. 2. DT send trial testing. 3. Clamp Replacement work 4. Circuit Breaker Inspection (To be done by M/s NRSS)	26/Sep/2024	08:00	26/Sep/2024	18:00		PLANNED	Requested	
548	RQ188179	OCC_222	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-KALISINDH (RS) CKT-2	RRVPNL	D	Installation, Configuration and Commissioning of New/Repaired line distance protection M-1 Relay (ABB REL 670) by Srevice Engineer in place of existing defective relay. And Half Yearly Maintenance work	26/Sep/2024	08:00	27/Sep/2024	18:00		PLANNED	Requested	
549	RQ188206	OCC_222	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HINDAUN(RS)-CHHABRA(RVUN) (RS) CKT-1	RRVPNL	D	Quarterly/Halfyearly Maintenance and Testing of EHV Equipments	24/Sep/2024	08:00	24/Sep/2024	18:00		PLANNED	Requested	
550	RQ188173	OCC_222	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-CHHABRA SCTPS (RS) CKT-2	RRVPNL	D	Installation, Configuration and Commissioning of New/Repaired line distance protection M-1 Relay (ABB REL 670) by Srevice Engineer in place of existing defective relay. And Half Yearly Maintenance work and For Attending broken OPGW at section A3- Gentry by AEN (T&C), Jhalawar.	24/Sep/2024	08:00	25/Sep/2024	18:00		PLANNED	Requested	
551	RQ188172	OCC_222	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-CHHABRA SCTPS (RS) CKT-1	RRVPNL	D	Installation, Configuration and Commissioning of New/Repaired line distance protection M-1 Relay (ABB REL 670) by Srevice Engineer in place of existing defective relay. And Half Yearly Maintenance work	22/Sep/2024	08:00	23/Sep/2024	18:00		PLANNED	Requested	
552	RQ188292	OCC_222	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-2	RRVPNL	D	maintenance & Testing of bay and equipments at both end	20/Sep/2024	08:00	20/Sep/2024	18:00		PLANNED	Requested	
553	RQ188178	OCC_222	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-KALISINDH (RS) CKT-1	RRVPNL	D	Half Yearly Maintenance work	19/Sep/2024	08:00	19/Sep/2024	18:00		PLANNED	Requested	

554	RQ188180	OCC_222	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	D	Annual maintenance and testing of Line/Bay equipments.	18/Sep/2024	08:00	18/Sep/2024	18:00		PLANNED	Requested
555	RQ188291	OCC_222	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-1	RRVPNL	D	maintenance & Testing of bay and equipments at both end	18/Sep/2024	08:00	18/Sep/2024	18:00		PLANNED	Requested
556	RQ188296	OCC_222	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-MERTA (RS) CKT-1	RRVPNL	D	QUARTERLY MAINT.WORK & TESTING OF BAY EQUIPMENTS alongwith line reactor at Merta end	18/Sep/2024	08:00	18/Sep/2024	18:00		PLANNED	Requested
557	RQ188205	OCC_222	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HEERAPURA-HINDAUN (RS) CKT-1	RRVPNL	D	Maintenance work at both end alongwith 400 KV, 50 MVAR line Reactor at Heerapura	18/Sep/2024	08:00	18/Sep/2024	18:00		PLANNED	Requested
558	RQ188285	OCC_222	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-HEERAPURA (RS) CKT-1	RRVPNL	D	QUARTERLY MAINT.WORK & TESTING OF BAY EQUIPMENTS	17/Sep/2024	08:00	17/Sep/2024	18:00		PLANNED	Requested
559	RQ188174	OCC_222	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KOTA(PG) (RS) CKT-1	RRVPNL	D	Half Yearly Maintenance work	12/Sep/2024	08:00	12/Sep/2024	18:00		PLANNED	Requested
560	RQ188281	OCC_222	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-JODHPUR (RS) CKT-1	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	12/Sep/2024	08:00	12/Sep/2024	18:00		PLANNED	Requested
561	RQ188280	OCC_222	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-HEERAPURA (RS) CKT-2	RRVPNL	D	Maintenance work of 400 KV side bay Equipments	12/Sep/2024	08:00	12/Sep/2024	18:00		PLANNED	Requested
562	RQ188290	OCC_222	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-MERTA (RS) CKT-1	RRVPNL	D	QUARTERLY MAINT.WORK & TESTING OF BAY EQUIPMENTS at both end alongwith 50MVAR line Reactor at Merta end	12/Sep/2024	08:00	12/Sep/2024	18:00		PLANNED	Requested
563	RQ188214	OCC_222	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER-BHILWARA (RS) CKT-2	RRVPNL	D	Routine maintenance of associated equipments of 400 kv Bhilwara -Ajmer Ckt-1 Line & Bay to be carried out by M/s Kaycee Energy & Infra pvt. Ltd. Kot	12/Sep/2024	08:00	12/Sep/2024	18:00		PLANNED	Requested
564	RQ188277	OCC_222	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-KANKANI (RS) CKT-1	RRVPNL	D	maintenance & Testing of bay and equipments at both end	11/Sep/2024	08:00	11/Sep/2024	18:00		PLANNED	Requested
565	RQ188279	OCC_222	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-HEERAPURA (RS) CKT-1	RRVPNL	D	Maintenance work of 400 KV side bay Equipments	11/Sep/2024	08:00	11/Sep/2024	18:00		PLANNED	Requested
566	RQ188213	OCC_222	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER-BHILWARA (RS) CKT-1	RRVPNL	D	Routine maintenance of associated equipments of 400 kv Bhilwara -Ajmer Ckt-1 Line & Bay to be carried out by M/s Kaycee Energy & Infra pvt. Ltd. Kot	11/Sep/2024	08:00	11/Sep/2024	18:00		PLANNED	Requested
567	RQ188175	OCC_222	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-CHHABRA (RS) CKT-1	RRVPNL	D	Half Yearly Maintenance work	10/Sep/2024	08:00	10/Sep/2024	18:00		PLANNED	Requested
568	RQ188287	OCC_222	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-JODHPUR (RS) CKT-1	RRVPNL	D	Quarterly Preventive Maintenance and testing work. alongwith LINE REACTOR AT 400 KV GSS RVPN JODHPUR	09/Sep/2024	08:00	09/Sep/2024	18:00		PLANNED	Requested
569	RQ188176	OCC_222	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	C	Maintenance work at both end	09/Sep/2024	08:00	09/Sep/2024	18:00		PLANNED	Requested
570	RQ188274	OCC_222	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-RAMGARH (RS) CKT-2	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	07/Sep/2024	16:00	07/Sep/2024	23:00		PLANNED	Requested
571	RQ188273	OCC_222	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-RAMGARH (RS) CKT-1	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	06/Sep/2024	16:00	06/Sep/2024	23:00		PLANNED	Requested
572	RQ188270	OCC_222	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-KANKANI (RS) CKT-1	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	06/Sep/2024	08:00	06/Sep/2024	18:00		PLANNED	Requested
573	RQ188275	OCC_222	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-JODHPUR (RS) CKT-1	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla at both end	05/Sep/2024	16:00	05/Sep/2024	23:00		PLANNED	Requested
574	RQ188276	OCC_222	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-MERTA (RS) CKT-1	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla at both end	04/Sep/2024	16:00	04/Sep/2024	23:00		PLANNED	Requested
575	RQ188269	OCC_222	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKANI-JAISALMER (RS) CKT-2	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	04/Sep/2024	08:00	04/Sep/2024	18:00		PLANNED	Requested
576	RQ188203	OCC_222	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-BIKANER(RS) (RS) CKT-1	RRVPNL	D	Maintenance Work of Bay & Line	04/Sep/2024	08:00	05/Sep/2024	18:00		PLANNED	Requested
577	RQ188177	OCC_222	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2	RRVPNL	D	Half Yearly Maintenance work at Anta GSS end AND For Attending broken OPGW at section 107-118 at Anta end and Annual maintenance and testing of Line/Bay equipments at Kawai end.	04/Sep/2024	08:00	06/Sep/2024	18:00		PLANNED	Requested
578	RQ188286	OCC_222	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-RATANGARH (RS) CKT-1	RRVPNL	D	QUARTERLY MAINT.WORK & TESTING OF BAY EQUIPMENTS	03/Sep/2024	08:00	03/Sep/2024	18:00		PLANNED	Requested
579	RQ188199	OCC_222	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-2	RRVPNL	D	Maintenance Work of Bay & Line at both end	02/Sep/2024	16:00	03/Sep/2024	23:00		PLANNED	Requested
580	RQ188216	OCC_222	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-1	RRVPNL	D	Maintenance Work of Bay & Line at both end	02/Sep/2024	16:00	03/Sep/2024	23:00		PLANNED	Requested
581	RQ188278	OCC_222	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-KANKANI (RS) CKT-1	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	02/Sep/2024	08:00	02/Sep/2024	18:00		PLANNED	Requested
582	RQ188148	OCC_222	indigrid_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-SAMBHA(PG) (NRSS XXIX) CKT-2	NRSS XXIX	D	SD defect rectification	25/Sep/2024	09:00	25/Sep/2024	18:00		PLANNED	Requested
583	RQ188147	OCC_222	indigrid_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-SAMBHA(PG) (NRSS XXIX) CKT-1	NRSS XXIX	D	SD defect rectification	24/Sep/2024	09:00	24/Sep/2024	18:00		PLANNED	Requested
584	RQ187230	OCC_222	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAIJAR(APCL)-DAULATABAD(HV) (HV) CKT-2	HVPNL	D	For half yearly mtc. of line	25/Sep/2024	09:00	25/Sep/2024	17:00		PLANNED	Requested

585	RQ187946	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	stringing of 765 kv D/C Khetri Narela transmission line	25/Sep/2024	06:00	30/Sep/2024	21:00			PLANNED	Requested
586	RQ187947	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	stringing of 765 kv D/C Khetri Narela transmission line	25/Sep/2024	06:00	30/Sep/2024	21:00			PLANNED	Requested
587	RQ187224	OCC_222	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	To attend the drone survey observations	24/Sep/2024	10:00	24/Sep/2024	18:00			PLANNED	Requested
588	RQ187223	OCC_222	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	To attend the drone survey observations and repair the worn-out conductor	20/Sep/2024	10:00	20/Sep/2024	18:00			PLANNED	Requested
589	RQ187222	OCC_222	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	To attend the drone survey observations and repair the worn-out conductor	18/Sep/2024	10:00	18/Sep/2024	18:00			PLANNED	Requested
590	RQ187229	OCC_222	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) CKT-1	HVPNL	D	For half yearly mtc. of line	18/Sep/2024	09:00	18/Sep/2024	17:00			PLANNED	Requested
591	RQ187221	OCC_222	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	To attend the drone survey observations and repair the worn-out conductor	13/Sep/2024	10:00	13/Sep/2024	18:00			PLANNED	Requested
592	RQ187228	OCC_222	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-DAULATABAD(HV) (HV) CKT-2	HVPNL	D	For half yearly mtc. of line	12/Sep/2024	09:00	12/Sep/2024	17:00			PLANNED	Requested
593	RQ187218	OCC_222	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	To attend the drone survey observations	05/Sep/2024	10:00	05/Sep/2024	18:00			PLANNED	Requested
594	RQ187227	OCC_222	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-DAULATABAD(HV) (HV) CKT-1	HVPNL	D	For half yearly mtc. of line	04/Sep/2024	09:00	04/Sep/2024	17:00			PLANNED	Requested
595	RQ187219	OCC_222	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	To attend the drone survey observations and OPGW tightening	03/Sep/2024	10:00	03/Sep/2024	18:00			PLANNED	Requested
596	RQ188215	OCC_222	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALWAR(ATIL)-HINDAUN(RS) (ATIL) CKT-1	ATSL	D	Quarterly/Halfyearly Maintenance and Testing of EHV Equipments	25/Sep/2024	08:00	25/Sep/2024	18:00			PLANNED	Requested
597	RQ187360	OCC_222	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-LUCKNOW(UP) (PG) CKT-1	POWERGRID, UPPTCL	C	Annual Protection Testing and Annual Maintenance work of 400KV>X Lucknow(PG)-Sarojini Nagar Line at 400KV S/S Sarojini Nagar	24/Sep/2024	09:00	24/Sep/2024	18:00			PLANNED	Requested
598	RQ188060	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-2	POWERGRID, UPPTCL	D	FOR LBB RELAY RETROFITMENT WORK	19/Sep/2024	10:00	19/Sep/2024	18:00			PLANNED	Requested
599	RQ187322	OCC_222	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-GR.NOIDA(UPC) (PG) CKT-1	POWERGRID, UPPTCL	C	Jumper tightening work will be done at Tower no. 03 of mentioned line.	08/Sep/2024	08:00	08/Sep/2024	13:00			PLANNED	Requested
600	RQ188041	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-JEHTA_HARDOI ROAD (UP) (PG) CKT-2	POWERGRID, UPPTCL	D	FOR INSTALLATION TESTING & COMMISSIONING DURING RETROFITMENT WORK OF LBB RELAY OF 405 TIE BAY AT LUCKNOW 400 KV SUBSTATION	04/Sep/2024	10:00	04/Sep/2024	18:00			PLANNED	Requested
601	RQ188039	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-JEHTA_HARDOI ROAD (UP) (PG) CKT-1	POWERGRID, UPPTCL	D	FOR INSTALLATION TESTING & COMMISSIONING DURING RETROFITMENT WORK OF LBB RELAY OF 402 TIE BAY AT LUCKNOW 400 KV SUBSTATION	02/Sep/2024	10:00	02/Sep/2024	18:00			PLANNED	Requested
602	RQ188402	OCC_222	slidcup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-LUCKNOW(UP) (PG) CKT-1	POWERGRID, UPPTCL	C	Height raising work is being executed by M/s NHAI for construction of Lucknow-Kanpur elevated expressway under Bharat Mala Project i	01/Sep/2024	08:00	10/Sep/2024	18:00			PLANNED	Requested
603	RQ188315	OCC_222	slidcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMBOLI(DV)-JHATIKARA(PG) (DTL) CKT-2	POWERGRID, DTL	C	FOR REPLACEMENT OF LINE JACK BUS CONDUCTOR ,LINE DROPPER CONDUCTOR OF ALL THREE PHASES.	23/Sep/2024	08:00	27/Sep/2024	18:00			PLANNED	Requested
604	RQ187945	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-2	GPTL	D	for stringing /construction of 765KV D/C Khetri- Narela Transmission Line	20/Sep/2024	06:00	25/Sep/2024	21:00			PLANNED	Requested
605	RQ187944	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-1	GPTL	D	for stringing /construction of 765KV D/C Khetri- Narela Transmission Line	20/Sep/2024	06:00	25/Sep/2024	21:00			PLANNED	Requested
606	RQ188138	OCC_222	indigrd_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH(PG)-PRITHALA (GPTL) (GPTL) CKT-2	GPTL	D	Shutdown nature defect rectification	06/Sep/2024	08:00	06/Sep/2024	20:00			PLANNED	Requested
607	RQ188137	OCC_222	indigrd_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH(PG)-PRITHALA (GPTL) (GPTL) CKT-1	GPTL	D	Shutdown nature defect rectification	05/Sep/2024	08:00	05/Sep/2024	20:00			PLANNED	Requested
608	RQ187329	OCC_222	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SULTANPUR(UP)-MOHANLALGANJ (PGYTL) (PGYTL) CKT-1	UPPTCL,PGYTL	C	Routine Protection testing and Preventive Maintenance of Bay at 400KV>X S/S Sultanpur	19/Sep/2024	10:00	19/Sep/2024	16:00			PLANNED	Requested
609	RQ188044	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOHANLALGANJ (PGYTL)-LUCKNOW(UP) (PGYTL) CKT-1	UPPTCL,PGYTL	D	INSTALLATION TESTING & COMMISSIONING DURING RETROFITMENT WORK OF LBB RELAY OF 408 TIE BAY AT LUCKNOW 400 KV SUBSTATION.	06/Sep/2024	10:00	06/Sep/2024	18:00			PLANNED	Requested
610	RQ188234	OCC_222	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANCHKULA(PG)-PANIPAT(BB) (PG) CKT-1	POWERGRID, BBMB	D	Routine mtc.	18/Sep/2024	08:00	18/Sep/2024	18:00			PLANNED	Requested
611	RQ188196	OCC_222	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)-PANCHKULA(PG) (PG) CKT-1	POWERGRID, BBMB	D	Attending Hot points & Mtc. of line	06/Sep/2024	08:00	06/Sep/2024	18:00			PLANNED	Requested
612	RQ188051	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-LUCKNOW_1(PG) (PL) CKT-2	POWERLINK	D	FOR LBB RELAY RETROFITMENT WORK	09/Sep/2024	08:00	09/Sep/2024	18:00			PLANNED	Requested
613	RQ188050	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-LUCKNOW_1(PG) (PL) CKT-1	POWERLINK	D	FOR LBB RELAY RETROFITMENT WORK	06/Sep/2024	08:00	06/Sep/2024	18:00			PLANNED	Requested
614	RQ187121	OCC_222	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BADAUNE(UP)-ROSA(UPC) (OCBTL) CKT-1	OCBTL	D	For Annual maintenance & testing	05/Sep/2024	10:00	05/Sep/2024	14:00			PLANNED	Requested

615	RQ187184	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-UNCHAHAR(NTB) (PUTL) CKT-1	PUTL	D	AMP, Relay testing & Line Bay equipment tightening work	04/Sep/2024	08:00	04/Sep/2024	18:00		PLANNED	Requested
616	RQ188149	OCC_222	slidcuk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-MUZAFFARNAGAR(UP) (PTCUL) CKT-1	PTCUL	D	Replacement of insulator	02/Sep/2024	08:00	03/Sep/2024	17:00		PLANNED	Requested
617	RQ188151	OCC_222	indigrd_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-LUDHIANA(PG) (PKTCL) CKT-2	PKTCL	D	OPGW installation in live line	01/Sep/2024	08:00	30/Sep/2024	19:00	For safety purpose, AR mode needs to be disabled	PLANNED	Requested
618	RQ188150	OCC_222	indigrd_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-LUDHIANA(PG) (PKTCL) CKT-1	PKTCL	D	OPGW installation in live line	01/Sep/2024	08:00	30/Sep/2024	19:00	For safety purpose, AR mode needs to be disabled	PLANNED	Requested
619	RQ188384	OCC_222	slidcrs_sd	BUS	400KV BUS 1 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance wor	30/Sep/2024	08:00	30/Sep/2024	18:00		PLANNED	Requested
620	RQ188386	OCC_222	slidcrs_sd	BUS	400KV BUS 2KANKANI(RS)	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	27/Sep/2024	08:00	27/Sep/2024	18:00		PLANNED	Requested
621	RQ188385	OCC_222	slidcrs_sd	BUS	400KV BUS 1KANKANI(RS)	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	25/Sep/2024	08:00	25/Sep/2024	18:00		PLANNED	Requested
622	RQ188375	OCC_222	slidcrs_sd	BUS	400KV BUS 2 AT MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK & TESTING OF BAY EQUIPMENTS	20/Sep/2024	08:00	20/Sep/2024	18:00		PLANNED	Requested
623	RQ188371	OCC_222	slidcrs_sd	BUS	400KV BUS 1 AT JODHPUR(RS)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	20/Sep/2024	08:00	20/Sep/2024	18:00		PLANNED	Requested
624	RQ188383	OCC_222	slidcrs_sd	BUS	400KV BUS 2 AT HINDAUNI(RS)	RRVPNL	D	Quarterly/Halfyearly Maintenance and Testing of EHV Equipments	20/Sep/2024	08:00	20/Sep/2024	18:00		PLANNED	Requested
625	RQ188374	OCC_222	slidcrs_sd	BUS	400KV BUS 1 AT MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK & TESTING OF BAY EQUIPMENTS	19/Sep/2024	08:00	19/Sep/2024	18:00		PLANNED	Requested
626	RQ188382	OCC_222	slidcrs_sd	BUS	400KV BUS 1 AT HINDAUNI(RS)	RRVPNL	D	Quarterly/Halfyearly Maintenance and Testing of EHV Equipments	19/Sep/2024	08:00	19/Sep/2024	18:00		PLANNED	Requested
627	RQ188377	OCC_222	slidcrs_sd	BUS	400KV BUS 2 AT BHADLA(RS)	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	14/Sep/2024	16:00	14/Sep/2024	23:00		PLANNED	Requested
628	RQ188376	OCC_222	slidcrs_sd	BUS	400KV BUS 1 AT BHADLA(RS)	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	12/Sep/2024	16:00	12/Sep/2024	23:00		PLANNED	Requested
629	RQ188372	OCC_222	slidcrs_sd	BUS	400KV BUS 2 AT JODHPUR(RS)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	11/Sep/2024	08:00	11/Sep/2024	18:00		PLANNED	Requested
630	RQ188378	OCC_222	slidcrs_sd	BUS	400KV BUS 2 AT BHILWARA(RS)	RRVPNL	D	Routine Maintenance of 400KV Main Bus-2 and Associated Equipments to be carried out by M/s Kaycee Energy & Infra pvt. Ltd. Kota	11/Sep/2024	08:00	11/Sep/2024	18:00		PLANNED	Requested
631	RQ188379	OCC_222	slidcrs_sd	BUS	400KV BUS 1 AT CHITTORGARH(RS)	RRVPNL	C	FOR MAINTAINCE WORK and Testing work	03/Sep/2024	08:00	04/Sep/2024	18:00		PLANNED	Requested
632	RQ188381	OCC_222	slidcrs_sd	BUS	400KV BUS 2 AT HEERAPURA(RS)	RRVPNL	D	Maintenance work of 400 KV side bay Equipments	03/Sep/2024	08:00	03/Sep/2024	18:00		PLANNED	Requested
633	RQ188380	OCC_222	slidcrs_sd	BUS	400KV BUS 1 AT HEERAPURA(RS)	RRVPNL	D	Maintenance work of 400 KV side bay Equipments	02/Sep/2024	08:00	02/Sep/2024	18:00		PLANNED	Requested
634	RQ187766	OCC_222	cpcc1_sd	BUS	400KV BUS 1 AT BASSI(PG)		D	Busbar retrofitment works and testing	25/Sep/2024	09:00	29/Sep/2024	18:00		PLANNED	Requested
635	RQ187732	OCC_222	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 4		D	For Jumpering and Testing works for Bay Extension	20/Sep/2024	17:00	24/Sep/2024	23:00		PLANNED	Requested
636	RQ187776	OCC_222	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 1		D	For erection work of bay extension of 400KV/220KV ICT 11 Dia at Fatehgarh 2 RS INFRA	20/Sep/2024	14:00	28/Sep/2024	23:00		PLANNED	Requested
637	RQ187767	OCC_222	cpcc1_sd	BUS	400KV BUS 2 AT BASSI(PG)		D	Busbar retrofitment works and testing	20/Sep/2024	09:00	24/Sep/2024	18:00		PLANNED	Requested
638	RQ187741	OCC_222	cpcc1_sd	BUS	400KV BUS 2 AT KANKROLI(PG)		D	For firmware upgradation of Bus Bar relay	20/Sep/2024	08:00	20/Sep/2024	18:00		PLANNED	Requested
639	RQ187765	OCC_222	cpcc1_sd	BUS	400 KV BHIWANI(PG) - BUS 1		D	AMP work & COE Discrepancy Rectification	19/Sep/2024	09:00	19/Sep/2024	20:00		PLANNED	Requested
640	RQ187759	OCC_222	cpcc1_sd	BUS	400KV BUS 2 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (For Stability Test of 400 kV Bus-2)	19/Sep/2024	09:00	20/Sep/2024	20:00		PLANNED	Requested
641	RQ187764	OCC_222	cpcc1_sd	BUS	400 KV BHIWANI(PG) - BUS 1		D	AMP work & COE Discrepancy Rectification	18/Sep/2024	09:00	18/Sep/2024	20:00		PLANNED	Requested
642	RQ187758	OCC_222	cpcc1_sd	BUS	400KV BUS 1 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (For Bus Bar Relay Stability Test of 400 kV Bus-1)	17/Sep/2024	09:00	18/Sep/2024	20:00		PLANNED	Requested
643	RQ187731	OCC_222	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 3		D	For Jumpering and Testing works for Bay Extension	15/Sep/2024	17:00	19/Sep/2024	23:00		PLANNED	Requested
644	RQ187730	OCC_222	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 2		D	For Jumpering and Testing works for Bay Extension	13/Sep/2024	17:00	14/Sep/2024	23:00		PLANNED	Requested
645	RQ187773	OCC_222	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)		D	AMP Work	13/Sep/2024	09:00	13/Sep/2024	18:00		PLANNED	Requested
646	RQ187726	OCC_222	cpcc1_sd	BUS	400KV BUS 2 AT CHITTORGARH(PG)		D	For regular amp work	13/Sep/2024	09:00	13/Sep/2024	18:00		PLANNED	Requested
647	RQ187754	OCC_222	cpcc1_sd	BUS	400KV BUS 2 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (Bus Stability Test)	13/Sep/2024	09:00	14/Sep/2024	20:00		PLANNED	Requested
648	RQ187729	OCC_222	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 1		D	For Jumpering and Testing works for Bay Extension	11/Sep/2024	17:00	12/Sep/2024	23:00		PLANNED	Requested
649	RQ187772	OCC_222	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)		D	FOR BUS BAR RELAY RETROFITMENT WORK	11/Sep/2024	09:00	12/Sep/2024	20:00		PLANNED	Requested
650	RQ187753	OCC_222	cpcc1_sd	BUS	400KV BUS 1 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (Bus Stability Test)	11/Sep/2024	09:00	12/Sep/2024	20:00		PLANNED	Requested
651	RQ187771	OCC_222	cpcc1_sd	BUS	400KV BUS 3 AT MANDOLA(PG)		D	FOR BUS BAR RELAY RETROFITMENT WORK	09/Sep/2024	09:00	10/Sep/2024	20:00		PLANNED	Requested
652	RQ187352	OCC_222	cpcc2_sd	BUS	400KV BUS 2 AT WAGOORA(PG)		C	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	08/Sep/2024	09:00	16/Sep/2024	18:00	Under construction activity.kindly approve.	PLANNED	Requested
653	RQ187779	OCC_222	cpcc1_sd	BUS	400 KV FATEHGARH-III(PG) - BUS 4		D	For erection work of bay extension of 400 kV Jackson line bays	07/Sep/2024	14:00	09/Dec/2024	23:00		PLANNED	Requested
654	RQ187709	OCC_222	cpcc1_sd	BUS	400 KV BHADLA(PG) - BUS 2		D	for AMP work	06/Sep/2024	17:00	06/Sep/2024	23:59		PLANNED	Requested
655	RQ187770	OCC_222	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)		D	FOR BUS BAR RELAY RETROFITMENT WORK	06/Sep/2024	09:00	07/Sep/2024	20:00		PLANNED	Requested

656	RQ187708	OCC_222	cpcc1_sd	BUS	400 KV BHADLA(PG) - BUS 1		D	for AMP work	05/Sep/2024	17:00	05/Sep/2024	23:59		PLANNED	Requested
657	RQ187734	OCC_222	cpcc1_sd	BUS	400 KV BIKANER(PG) - BUS 2		D	For ICT#3 Commissioning and bay extension work	05/Sep/2024	17:00	07/Sep/2024	23:00		PLANNED	Requested
658	RQ187351	OCC_222	cpcc2_sd	BUS	400KV BUS 1 AT WAGOORA(PG)		D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	05/Sep/2024	09:00	05/Sep/2024	18:00	Under construction activity.kindly approve.	PLANNED	Requested
659	RQ187715	OCC_222	cpcc1_sd	BUS	400KV BUS 2 AT JIND(PG)		D	Bay Extension work UNDER SS104 PACKAGE	04/Sep/2024	09:00	05/Sep/2024	18:00		PLANNED	Requested
660	RQ187783	OCC_222	cpcc1_sd	BUS	400KV BUS 2 AT NEEMRANA(PG)		D	Bay Integration Work	04/Sep/2024	08:00	05/Sep/2024	20:00		PLANNED	Requested
661	RQ187769	OCC_222	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)		D	FOR BUS BAR RELAY RETROFITMENT WORK	03/Sep/2024	09:00	04/Sep/2024	20:00		PLANNED	Requested
662	RQ187733	OCC_222	cpcc1_sd	BUS	400 KV BIKANER(PG) - BUS 1		D	For ICT#3 Commissioning and bay extension work	02/Sep/2024	17:00	04/Sep/2024	23:00		PLANNED	Requested
663	RQ187714	OCC_222	cpcc1_sd	BUS	400KV BUS 1 AT JIND(PG)		D	Bay Extension work UNDER SS104 PACKAGE	02/Sep/2024	09:00	03/Sep/2024	18:00		PLANNED	Requested
664	RQ187350	OCC_222	cpcc2_sd	BUS	400KV BUS 1 AT WAGOORA(PG)		C	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	02/Sep/2024	09:00	03/Sep/2024	18:00	Under construction activity.kindly approve.	PLANNED	Requested
665	RQ187782	OCC_222	cpcc1_sd	BUS	400KV BUS 1 AT NEEMRANA(PG)		D	Bay Integration Work	02/Sep/2024	08:00	03/Sep/2024	20:00		PLANNED	Requested
666	RQ187777	OCC_222	cpcc1_sd	BUS	400 KV FATEHGARH-III(PG) - BUS 2		D	For erection work of bay extension of 400kv/220kv ICT 11 Dia at Fatehgarh 2 RS INFRA	01/Sep/2024	14:00	05/Sep/2024	23:00		PLANNED	Requested
667	RQ187778	OCC_222	cpcc1_sd	BUS	400 KV FATEHGARH-III(PG) - BUS 3		D	For erection work of bay extension of 400 kv Jackson line bays	01/Sep/2024	14:00	05/Sep/2024	23:00		PLANNED	Requested
668	RQ187359	OCC_222	cpcc2_sd	BUS	400KV BUS 4 AT MOGA(PG)		C	Attending SF6 Leakage in 400 kv GIS Bus-2	01/Sep/2024	08:00	30/Sep/2024	18:00	Kindly approve for GIS Bus-2 at Moga,	PLANNED	Requested
669	RQ188373	OCC_222	slcdrs_sd	BUS	400KV BUS 2 AT KAWAI SCTPS(APR)	APRL	D	Annual maintenance and testing of Bus-2 & connecting isolators	25/Sep/2024	08:00	25/Sep/2024	18:00		PLANNED	Requested
670	RQ188066	OCC_222	cpcc3_sd	BUS	400KV BUS 1 AT KANPUR(PG)	POWERGRID	D	AMP Work	23/Sep/2024	08:00	24/Sep/2024	18:00		PLANNED	Requested
671	RQ188067	OCC_222	cpcc3_sd	BUS	400KV BUS 2 AT KANPUR(PG)	POWERGRID	D	AMP Work	18/Sep/2024	08:00	19/Sep/2024	18:00		PLANNED	Requested
672	RQ187799	OCC_222	cpcc1_sd	BUS	400KV BUS 2 AT HISSAR(PG)	POWERGRID	D	for AMP work	07/Sep/2024	08:00	07/Sep/2024	18:00		PLANNED	Requested
673	RQ188010	OCC_222	cpcc3_sd	BUS	400KV BUS 2 AT ALLAHABAD(PG)	POWERGRID	D	For Bus Bar Relay Retrofitment & AMP Work	05/Sep/2024	09:00	08/Sep/2024	18:00		PLANNED	Requested
674	RQ187798	OCC_222	cpcc1_sd	BUS	400KV BUS 1 AT HISSAR(PG)	POWERGRID	D	for AMP work	05/Sep/2024	08:00	05/Sep/2024	18:00		PLANNED	Requested
675	RQ187939	OCC_222	cpcc1_sd	BUS	400KV BUS 4 AT BHIWADI(PG)	POWERGRID	D	AMP of Busbar isolators, Tightening of jumpers, droppers, spacers & terminal connectors	04/Sep/2024	08:00	05/Sep/2024	18:00		PLANNED	Requested
676	RQ188009	OCC_222	cpcc3_sd	BUS	400KV BUS 1 AT ALLAHABAD(PG)	POWERGRID	D	For Bus Bar Relay Retrofitment & AMP Work	02/Sep/2024	09:00	04/Sep/2024	18:00		PLANNED	Requested
677	RQ187938	OCC_222	cpcc1_sd	BUS	400KV BUS 3 AT BHIWADI(PG)	POWERGRID	D	AMP of Busbar isolators, Tightening of jumpers, droppers, spacers & terminal connectors	02/Sep/2024	08:00	03/Sep/2024	18:00		PLANNED	Requested
678	RQ187702	OCC_222	stuup_sd	BUS	400KV BUS 1 AT ANPARA(UP)	UPPTCL	D	Jumper,clamp tightness and replacement if required	19/Sep/2024	08:00	20/Sep/2024	18:00		PLANNED	Requested
679	RQ187324	OCC_222	stuup_sd	BUS	400KV BUS 1 AT PANKI(UP)	UPPTCL	C	SHUTDOWN OF 400KV A BUS FOR STRINGING OF 220KV JACK BUS TWIN MOOSE -X CONDUCTOR OF 500MVAICT-I AND 315MVAICT-II	18/Sep/2024	10:00	30/Sep/2024	17:00		PLANNED	Requested
680	RQ187361	OCC_222	stuup_sd	BUS	400KV BUS 2 AT SARNATH(UP)	UPPTCL	C	BUS TIGHTENING <-&-> BUS ISOLATOR TIGHTENING WORK	10/Sep/2024	09:00	10/Sep/2024	18:00		PLANNED	Requested
681	RQ187343	OCC_222	stuup_sd	BUS	400KV BUS 1 AT SULTANPUR(UP)	UPPTCL	C	Preventive Maintenance of Bus-A at 400KV S/S Sultanpur	05/Sep/2024	10:00	05/Sep/2024	16:00		PLANNED	Requested
682	RQ187234	OCC_222	stuup_sd	BUS	400KV BUS 2 AT MAINPUR(UP)	UPPTCL	D	Bus isolator Maintenance	04/Sep/2024	09:00	05/Sep/2024	18:00	Load shift on Bus-1	PLANNED	Requested
683	RQ188111	OCC_222	cpcc3_sd	BUS	400 KV RAMPUR_PRSTL (UP) - BUS 2	UPPTCL	C	SF6 GD BODY REPLACEMENT	04/Sep/2024	09:00	11/Sep/2024	18:00		PLANNED	Requested
684	RQ187233	OCC_222	stuup_sd	BUS	400KV BUS 1 AT MAINPUR(UP)	UPPTCL	D	Bus isolator Maintenance	02/Sep/2024	09:00	03/Sep/2024	18:00	Load shift on Bus-2	PLANNED	Requested
685	RQ188304	OCC_222	slidchr_sd	BUS	400KV BUS 2 AT KABULPUR(HV)	HVPNL	D	AMP of bay equipment	17/Sep/2024	09:00	17/Sep/2024	21:00		PLANNED	Requested
686	RQ188303	OCC_222	slidchr_sd	BUS	400KV BUS 1 AT KABULPUR(HV)	HVPNL	D	AMP of bay equipment	16/Sep/2024	09:00	16/Sep/2024	21:00		PLANNED	Requested
687	RQ187940	OCC_222	singrauli_sd	BUS	400KV BUS 4 AT SINGRAULI(NT)	NTPC	C	GEN-07 BUS 04 Y PHASE HOT SPOT	16/Sep/2024	08:00	16/Sep/2024	18:00	bus shutdown will be required	PLANNED	Requested
688	RQ188340	OCC_222	slidcdrv_sd	BUS	400KV BUS 1 AT BAWANA(DV)	DTL	D	TAN DELTA TESTING OF CT AND CBS TOWARDS BUS-1	14/Sep/2024	05:00	14/Sep/2024	11:00	LOAD MANAGED ON BUS-2	PLANNED	Requested
689	RQ187832	OCC_222	cpcc1_sd	BUS	400 KV BIKANER_2 (PBTSLS) - BUS 2	PBTSLS	D	Bus Extension Work	08/Sep/2024	15:00	12/Sep/2024	23:00		PLANNED	Requested
690	RQ187831	OCC_222	cpcc1_sd	BUS	400 KV BIKANER_2 (PBTSLS) - BUS 1	PBTSLS	D	Bus Extension Work	01/Sep/2024	15:00	07/Sep/2024	23:00		PLANNED	Requested
691	RQ188248	OCC_222	bbmb_sd	BUS	400KV BUS 2 AT BHIWANI(BB)	BBMB	D	Annual mtc.	03/Sep/2024	08:00	03/Sep/2024	18:00		PLANNED	Requested
692	RQ188405	OCC_222	slidcup_sd	BUS	400KV BUS 3 AT ANPARA_B(UPUN)	UPRVUNL	C	COMMISSIONING OF low impedance bus bar protection relay.Transfer bus is required to test the BUS BAR relay WHEN LINE IS ON transfer bus.	02/Sep/2024	08:00	06/Sep/2024	18:00		PLANNED	Requested
693	RQ187847	OCC_222	cpcc1_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PBTSLS)-KHETRI (PKTSL) (PBTSLS) CKT-2 @BIKANER_2 (PBTSLS)	PBTSLS	D	PRV logic modification works	16/Sep/2024	17:00	17/Sep/2024	23:00		PLANNED	Requested
694	RQ188397	OCC_222	slidcrs_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BABAI(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-1 @SURATGARH SCTPS(RVUN)	RVUNL	D	Quarterly Maintenance of with Main bay and Tie bay	06/Sep/2024	08:00	06/Sep/2024	18:00		PLANNED	Requested

695	RQ188396	OCC_222	slcds_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BABAI(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-2 @SURATGARH SCTPS(RVUN)	RVUNL	D	Quarterly Maintenance of with Main bay and Tie bay	05/Sep/2024	08:00	05/Sep/2024	18:00			PLANNED	Requested
696	RQ187271	OCC_222	stupu_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON REWA ROAD-PANKI (UP) CKT-1 @PANKI(UP)	UPPTCL	C	SHUTDOWN OF 50MVAR REWA ROAD LINE REACTOR FOR REPLACEMENT OF 50MVAR LINE >X REACTOR TO 63MVAR LINE REACTOR	02/Sep/2024	10:00	30/Sep/2024	17:00			PLANNED	Requested
697	RQ188394	OCC_222	slcds_sd	BR/BSR/MSC/M/SR	80 MVAR BUS REACTOR NO 1 AT 400 KV KANKANI(RS)	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	30/Sep/2024	08:00	30/Sep/2024	18:00			PLANNED	Requested
698	RQ188390	OCC_222	slcds_sd	BR/BSR/MSC/M/SR	125 MVAR BUS REACTOR NO 1 AT 400KV HINDAUNI(RS)	RRVPNL	D	Quarterly/Halfyearly Maintenance and Testing of EHV Equipments	23/Sep/2024	08:00	23/Sep/2024	18:00			PLANNED	Requested
699	RQ188389	OCC_222	slcds_sd	BR/BSR/MSC/M/SR	125 MVAR BUS REACTOR NO 1 AT 400KV BHADLA(RS)	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	17/Sep/2024	09:00	17/Sep/2024	14:00			PLANNED	Requested
700	RQ188393	OCC_222	slcds_sd	BR/BSR/MSC/M/SR	80 MVAR BUS REACTOR NO 1 AT 400 KV BABAI(RS)	RRVPNL	D	Quarterly Maintenance of with Main bay and Tie bay	12/Sep/2024	08:00	12/Sep/2024	18:00			PLANNED	Requested
701	RQ188395	OCC_222	slcds_sd	BR/BSR/MSC/M/SR	80 MVAR BUS REACTOR NO 1 AT 400KV CHITTORGARH(RS)	RRVPNL	D	FOR MAINTAINCE WORK and Testing work	11/Sep/2024	08:00	11/Sep/2024	18:00			PLANNED	Requested
702	RQ188392	OCC_222	slcds_sd	BR/BSR/MSC/M/SR	50 MVAR BUS REACTOR NO 1 AT 400KV BHILWARA(RS)	RRVPNL	D	Routine maintenance & testing equipments of 400 KV 50MVAR BUS REACTOR BAY & ASSOCIATED BAY EQUIPMENTS to be carried out by M/s Kaycee Energy & Infra Pvt. Ltd. Kota	10/Sep/2024	08:00	10/Sep/2024	18:00			PLANNED	Requested
703	RQ188391	OCC_222	slcds_sd	BR/BSR/MSC/M/SR	125 MVAR BUS REACTOR NO 1 AT 400KV MERTA(RS)	RRVPNL	D	Quarterly/Halfyearly Maintenance and Testing of EHV Equipments	05/Sep/2024	08:00	05/Sep/2024	18:00			PLANNED	Requested
704	RQ187824	OCC_222	cpcc1_sd	BR/BSR/MSC/M/SR	50 MVAR BUS REACTOR NO 2 AT 400KV KOTA(PG)	POWERGRID	D	CSD FINE TUNING AND AMP WORKS	26/Sep/2024	08:00	26/Sep/2024	18:00	FOR FINE TUNING 05 nos. SWITCHING IN and OUT operation will be required		PLANNED	Requested
705	RQ187821	OCC_222	cpcc1_sd	BR/BSR/MSC/M/SR	50 MVAR BUS REACTOR NO 1 AT 400KV MANDOLA(PG)	POWERGRID	D	CSD FINE TUNING WORK	19/Sep/2024	08:00	19/Sep/2024	18:00	REACTOR WILL BE FREQUENTLY SWITCHED IN AND SWITCHED OUT DURING FINE TUNING		PLANNED	Requested
706	RQ187803	OCC_222	cpcc1_sd	BR/BSR/MSC/M/SR	125 MVAR BUS REACTOR NO 1 AT 400KV CHITTORGARH(PG)	POWERGRID	D	For amp and pre warranty test	19/Sep/2024	08:00	19/Sep/2024	18:00			PLANNED	Requested
707	RQ187818	OCC_222	cpcc1_sd	BR/BSR/MSC/M/SR	225 MVAR BUS SERIES REACTOR NO 1 AT 400 KV MANDOLA(PG)	POWERGRID	D	for AMP work	18/Sep/2024	08:00	18/Sep/2024	18:00			PLANNED	Requested
708	RQ187820	OCC_222	cpcc1_sd	BR/BSR/MSC/M/SR	125 MVAR BUS REACTOR NO 2 AT 400 KV MANDOLA(PG)	POWERGRID	D	for AMP work	17/Sep/2024	08:00	17/Sep/2024	18:00			PLANNED	Requested
709	RQ187819	OCC_222	cpcc1_sd	BR/BSR/MSC/M/SR	50 MVAR BUS REACTOR NO 1 AT 400KV MANDOLA(PG)	POWERGRID	D	CSD RECOMMISSIONING WORK	16/Sep/2024	08:00	16/Sep/2024	18:00			PLANNED	Requested
710	RQ187813	OCC_222	cpcc1_sd	BR/BSR/MSC/M/SR	50 MVAR BUS REACTOR NO 1 AT 400KV KANKROLI(PG)	POWERGRID	D	For the Fine Tuning of CSD	13/Sep/2024	08:00	13/Sep/2024	18:00			PLANNED	Requested
711	RQ187816	OCC_222	cpcc1_sd	BR/BSR/MSC/M/SR	125 MVAR BUS REACTOR NO 1 AT 400KV SONIPATA(PG)	POWERGRID	D	for AMP work	12/Sep/2024	08:00	12/Sep/2024	18:00			PLANNED	Requested
712	RQ187828	OCC_222	cpcc1_sd	BR/BSR/MSC/M/SR	125 MVAR BUS REACTOR NO 4 AT 400KV BASSI(PG)	POWERGRID	D	400KV Busbar-1 Relay Retrofitment work. Currently, the protection system for 400KV Busbar is static, centralised and High impedance type at Bassi S/s. The old static Busbar relays will be retrofitted with new GE make decentralized P74391TA6S0910M (PU) & P74194TA6S0910M (CU) relays. New individual PUs will be installed for each Bay connected with 400KV Bus-1 and separate dedicated cable from CT JB of individual Bay and separate DC cable needs to be laid and connected/terminated to the new PU. For this purpose, element outage is required so as to keep safety precautions while working in the relay panel (as work involves drilling/cutting for PU and 96 relay mounting as well as glanding for entry of new	11/Sep/2024	08:00	11/Sep/2024	18:00			PLANNED	Requested

725	RQ187151	OCC_222	stuup_sd	BAY	409 MAIN BAY - 400KV ATAUHAPUR (UP) CKT-1 AT (UP)	UPPTCL	C	For testing and maintenance work	25/Sep/2024	09:00	25/Sep/2024	15:00		PLANNED	Requested
726	RQ187148	OCC_222	stuup_sd	BAY	406 MAIN BAY - 400KV ATAUHAPUR (UP) CKT-2 AT (UP)	UPPTCL	C	For testing and maintenance work	24/Sep/2024	09:00	24/Sep/2024	15:00		PLANNED	Requested
727	RQ187146	OCC_222	stuup_sd	BAY	411 TIE BAY - 400KV HAPUR(UP)-MURADNAGAR_1(UP) (UNDEF) CKT-1 AND 400KV HAPUR-DASNA (UP) CKT-1 AT HAPUR(UP)	UPPTCL	C	For testing and maintenance work	19/Sep/2024	09:00	19/Sep/2024	15:00		PLANNED	Requested
728	RQ187179	OCC_222	stuup_sd	BAY	412 MAIN BAY - 400 KV GR.NOIDA_2(UPC)-SIKANDRABAD (UP) CKT-1 AT SIKANDRABAD (UP)	UPPTCL	C	For testing and maintenance work	18/Sep/2024	09:00	18/Sep/2024	15:00		PLANNED	Requested
729	RQ187173	OCC_222	stuup_sd	BAY	411 TIE BAY - 400 KV GR.NOIDA_2(UPC)-SIKANDRABAD (UP) CKT-1 AND FUTURE AT 400 KV SIKANDRABAD(UP)	UPPTCL	C	For testing and maintenance work	17/Sep/2024	09:00	17/Sep/2024	15:00		PLANNED	Requested
730	RQ187171	OCC_222	stuup_sd	BAY	409 MAIN BAY - 400 KV GR.NOIDA_2(UPC)-SIKANDRABAD (UP) CKT-2 AT SIKANDRABAD (UP)	UPPTCL	C	For testing and maintenance work	16/Sep/2024	09:00	16/Sep/2024	15:00		PLANNED	Requested
731	RQ187166	OCC_222	stuup_sd	BAY	408 TIE BAY - 400 KV GR.NOIDA_2(UPC)-SIKANDRABAD (UP) CKT-2 AND 400/220 KV 500 MVA ICT 2 AT SIKANDRABAD(UP) AT 400 KV SIKANDRABAD(UP)	UPPTCL	C	For testing and maintenance work	14/Sep/2024	09:00	14/Sep/2024	15:00		PLANNED	Requested
732	RQ187180	OCC_222	stuup_sd	BAY	402 TIE BAY - 400/132KV 200 MVA ICT 1 AT NEHTAUR(UP) AND FUTURE	UPPTCL	C	For testing and maintenance work	13/Sep/2024	09:00	13/Sep/2024	15:00		PLANNED	Requested
733	RQ187164	OCC_222	stuup_sd	BAY	406 MAIN BAY - 400KV ALIGARH-SIKANDRABAD (UP) CKT-1 AT SIKANDRABAD(UP)	UPPTCL	C	For testing and maintenance work	13/Sep/2024	09:00	13/Sep/2024	15:00		PLANNED	Requested
734	RQ187162	OCC_222	stuup_sd	BAY	405 TIE BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV SIKANDRABAD(UP) AND 400KV ALIGARH-SIKANDRABAD (UP) CKT-1	UPPTCL	C	For testing and maintenance work	12/Sep/2024	09:00	12/Sep/2024	15:00		PLANNED	Requested
735	RQ187190	OCC_222	stuup_sd	BAY	407 MAIN BAY - 400/132KV 200 MVA ICT 2 AT NEHTAUR(UP)	UPPTCL	C	For testing and maintenance work	12/Sep/2024	09:00	12/Sep/2024	15:00		PLANNED	Requested
736	RQ187158	OCC_222	stuup_sd	BAY	404 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV SIKANDRABAD(UP)	UPPTCL	C	For testing and maintenance work	11/Sep/2024	09:00	11/Sep/2024	15:00		PLANNED	Requested
737	RQ187152	OCC_222	stuup_sd	BAY	411 TIE BAY - 400 KV GR.NOIDA_2(UPC)-SIKANDRABAD (UP) CKT-1 AND 400 KV GR.NOIDA_2(UPC)-NOIDA SEC 148 (UP) CKT-1 AT 400 KV GR.NOIDA_2(UPC)	UPPTCL	C	For testing and maintenance work	10/Sep/2024	09:00	10/Sep/2024	15:00		PLANNED	Requested
738	RQ188404	OCC_222	slidcup_sd	BAY	403 MAIN BAY - 400 KV HARDUAGANJ - SIKANDRABAD (UP) CKT-1 (UPPTCL)	UPPTCL	C	For testing and maintenance work	10/Sep/2024	09:00	10/Sep/2024	15:00		PLANNED	Requested
739	RQ188403	OCC_222	slidcup_sd	BAY	402 TIE BAY - 400/220 KV 500 MVA ICT 1 AT SIKANDRABAD(UP) (UPPTCL) AND 400 KV HARDUAGANJ - SIKANDRABAD (UP) CKT-1 AT 400 KV SIKANDRABAD(UP) (UPPTCL)	UPPTCL	C	For testing and maintenance work	09/Sep/2024	09:00	09/Sep/2024	15:00		PLANNED	Requested
740	RQ187154	OCC_222	stuup_sd	BAY	417 TIE BAY - 400 KV GR.NOIDA_2(UPC)-GR.NOIDA(UPC) (UP) CKT-1 AND FUTURE AT 400 KV GR.NOIDA_2(UPC)	UPPTCL	C	For testing and maintenance work	09/Sep/2024	09:00	09/Sep/2024	15:00		PLANNED	Requested

741	RQ187153	OCC_222	stuup_sd	BAY	414 TIE BAY - 400 KV GR.NOIDA_2(UPC)-GR.NOIDA(UPC) (UP) CKT-2 AND FUTURE AT 400 KV GR.NOIDA_2(UPC)	UPPTCL	C	For testing and maintenance work	07/Sep/2024	09:00	07/Sep/2024	15:00		PLANNED	Requested	
742	RQ187150	OCC_222	stuup_sd	BAY	413 MAIN BAY - 400KV HAPUR-DASNA (UP) CKT-2 AT HAPUR(UP)	UPPTCL	C	For testing and maintenance work	05/Sep/2024	09:00	05/Sep/2024	15:00		PLANNED	Requested	
743	RQ188074	OCC_222	cpcc3_sd	BAY	410 MAIN BAY - 400 KV SAMBHAL_PRSTL - RAMPUR_PRSTL (UP) CKT-2 (UPPTCL) AT 400 KV SAMBHAL_PRSTL (UP)	UPPTCL	C	INTERRUPTOR MAINTENANCE WORK	02/Sep/2024	08:00	11/Sep/2024	18:00		PLANNED	Requested	
744	RQ187168	OCC_222	cpcc3_sd	BAY	408 MAIN BAY - 400 KV MAU(UP)-BALIA(PG) (PG) CKT-1 (POWERGRID)	POWERGRID	C	Retrofitment work of CB	26/Sep/2024	08:00	30/Sep/2024	18:00	Retrofitment work of CB	PLANNED	Requested	
745	RQ188073	OCC_222	cpcc3_sd	BAY	415 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV ALLAHABAD(PG) (POWERGRID) AT 400 KV ALLAHABAD(PG)	POWERGRID	C	For Circuit Breaker Mechanism Overhauling	22/Sep/2024	08:00	25/Sep/2024	18:00		PLANNED	Requested	
746	RQ187295	OCC_222	cpcc1_sd	BAY	441 TIE BAY - TCR NO 1(-500/+0MVAR) AT 400 KV KURUKSHETRA(PG) (POWERGRID) AND 400 KV KURUKSHETRA-JIND (PG) CKT-2 AT 400 KV KURUKSHETRA(PG) (POWERGRID)	POWERGRID	C	For CB inspection and rectification works	22/Sep/2024	08:00	26/Sep/2024	18:00		PLANNED	Requested	
747	RQ187296	OCC_222	cpcc3_sd	BAY	426 MAIN BAY - 400KV ABDULLAPUR-KURUKSHETRA (PG) CKT-2 AT KURUKSHETRA(PG)	POWERGRID	C	For CB inspection and rectification works	22/Sep/2024	08:00	30/Sep/2024	18:00		PLANNED	Requested	
748	RQ188085	OCC_222	cpcc3_sd	BAY	426 TIE BAY - 125 MVAR BUS REACTOR NO 2 AT 400KV LUCKNOW_1(PG) (POWERGRID) AND 400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-1 AT 400 KV LUCKNOW_1(PG) (POWERGRID)	POWERGRID	D	FOR LBB RELAY RETROFITMENT WORK	21/Sep/2024	10:00	21/Sep/2024	18:00		PLANNED	Requested	
749	RQ187161	OCC_222	cpcc3_sd	BAY	409 MAIN BAY - 400 KV MAU(UP)-RASRA (UP) (PG) CKT-1 (POWERGRID)	POWERGRID	C	Retrofitment work of CB	21/Sep/2024	08:00	26/Sep/2024	18:00	Retrofitment work of CB	PLANNED	Requested	
750	RQ188075	OCC_222	cpcc3_sd	BAY	AWL4 MAIN BAY - 400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-2 (POWERGRID) AT 400 KV VINDHYACHAL(PG)	POWERGRID	D	Replacement of 01 no Bay CT under Add cap 2019-24	20/Sep/2024	08:00	20/Sep/2024	18:00		PLANNED	Requested	
751	RQ188084	OCC_222	cpcc3_sd	BAY	423 TIE BAY - 400 KV LUCKNOW_2-LUCKNOW_1 (PG) CKT-2 (POWERGRID) AND 400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-2 AT 400 KV LUCKNOW_1(PG) (POWERGRID)	POWERGRID	D	FOR LBB RELAY RETROFITMENT WORK	19/Sep/2024	08:00	19/Sep/2024	18:00		PLANNED	Requested	
752	RQ188255	OCC_222	bbmb_sd	BAY	X4-CB MAIN BAY - 400 KV DADR(NT)-PANIPAT(BB) (PG) CKT-1 AT 400KV PANIPAT(BB)	POWERGRID	D	Half Yearly Mtc..	18/Sep/2024	08:00	18/Sep/2024	18:00		PLANNED	Requested	
753	RQ188083	OCC_222	cpcc3_sd	BAY	420 TIE BAY - 400/220 KV 500 MVA ICT 2 AT LUCKNOW_1(PG) (POWERGRID) AND 400 KV LUCKNOW_2-LUCKNOW_1 (PG) CKT-1 AT 400 KV LUCKNOW_1(PG) (POWERGRID)	POWERGRID	D	FOR LBB RELAY RETROFITMENT WORK	17/Sep/2024	10:00	17/Sep/2024	18:00		PLANNED	Requested	
754	RQ188072	OCC_222	cpcc3_sd	BAY	409 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT ALLAHABAD(PG) (POWERGRID)	POWERGRID	C	for CB Retrofitment work	17/Sep/2024	08:00	27/Sep/2024	18:00		PLANNED	Requested	
755	RQ187294	OCC_222	cpcc3_sd	BAY	403 MAIN BAY - 400KV KURUKSHETRA-MALERKOTLA (PG) CKT-1 AT KURUKSHETRA(PG)	POWERGRID	C	For CB inspection and rectification works	17/Sep/2024	08:00	21/Sep/2024	18:00		PLANNED	Requested	

756	RQ188000	OCC_222	cpcc3_sd	BAY	403 MAIN BAY - 400 KV LUCKNOW_2- LUCKNOW_1 (PG) CKT-2 (POWERGRID) AND FUTURE AT 400 KV LUCKNOW_2(PG) (POWERGRID)	POWERGRID	D	AMP Work	16/Sep/2024	09:00	16/Sep/2024	17:30		PLANNED	Requested	
757	RQ187913	OCC_222	cpcc3_sd	BAY	412 MAIN BAY - 400/220KV 315 MVA ICT 1 AT SOHAWAL(PG)	POWERGRID	C	For CB pOLE	16/Sep/2024	09:00	19/Sep/2024	18:00		PLANNED	Requested	
758	RQ188045	OCC_222	cpcc3_sd	BAY	430 MAIN BAY - 400/220KV 315 MVA ICT 2 AT KANPUR(PG)	POWERGRID	C	Un-installation of BHEL make circuit breaker & installation of Siemens make Circuit Breaker (from Bay-424)	16/Sep/2024	08:00	20/Sep/2024	18:00		PLANNED	Requested	
759	RQ187169	OCC_222	cpcc3_sd	BAY	415 MAIN BAY - 400KV BALIA(PG)- BIHARSHARIFF(PG) (UNDEF) CKT-1 AT BALIA(PG)	POWERGRID	C	Retrofitment work of CB	14/Sep/2024	08:00	20/Sep/2024	18:00		PLANNED	Requested	
760	RQ188082	OCC_222	cpcc3_sd	BAY	417 TIE BAY - 400 KV LUCKNOW_1- SHAHAHANPUR (PG) CKT-2 (POWERGRID) AND 400 KV LUCKNOW_1- SOHAWAL (PG) CKT- 2 AT 400 KV LUCKNOW_1(PG) (POWERGRID)	POWERGRID	D	FOR LBB RELAY RETROFITMENT WORK	13/Sep/2024	08:00	13/Sep/2024	18:00		PLANNED	Requested	
761	RQ188414	OCC_222	sliders_sd	BAY	423 TIE BAY - 400 KV AJMER(RS)- AJMER(PG) (PG) CKT-1 AND FUTURE AT 400 KV AJMER(RS)	POWERGRID	D	Half Yearly maintenance work of associated equipments	12/Sep/2024	08:00	12/Sep/2024	18:00		PLANNED	Requested	
762	RQ188076	OCC_222	cpcc3_sd	BAY	AWL3 MAIN BAY - 400 KV SINGRAULI(NT)- VINDHYACHAL(PG) (PG) CKT-1 (POWERGRID) AT 400 KV VINDHYACHAL(PG)	POWERGRID	C	Replacement of 03 no.s Bay CT under Add cap 2019-24	12/Sep/2024	08:00	13/Sep/2024	18:00		PLANNED	Requested	
763	RQ188415	OCC_222	sliders_sd	BAY	422 MAIN BAY - 400 KV AJMER(RS)- AJMER(PG) (PG) CKT-1 AT AJMER(RS)	POWERGRID	D	Half Yearly maintenance work of associated equipments	11/Sep/2024	08:00	11/Sep/2024	18:00		PLANNED	Requested	
764	RQ188037	OCC_222	cpcc3_sd	BAY	424 MAIN BAY - SVC NO 2/- 140/-140MVAR) AT 400 KV KANPUR(PG)	POWERGRID	C	Un-installation of Siemens make circuit breaker from Bay	11/Sep/2024	08:00	13/Sep/2024	18:00		PLANNED	Requested	
765	RQ188080	OCC_222	cpcc3_sd	BAY	414 TIE BAY - 400 KV LUCKNOW_1- SHAHAHANPUR (PG) CKT-1 (POWERGRID) AND 400 KV LUCKNOW_1- SOHAWAL (PG) CKT- 1 AT 400 KV LUCKNOW_1(PG) (POWERGRID)	POWERGRID	D	FOR LBB RELAY RETROFITMENT WORK	11/Sep/2024	08:00	11/Sep/2024	18:00		PLANNED	Requested	
766	RQ188412	OCC_222	sliders_sd	BAY	420 TIE BAY - 400 KV AJMER(RS)- AJMER(PG) (PG) CKT-2 AND FUTURE AT 400 KV AJMER(RS)	POWERGRID	D	Half Yearly maintenance work of associated equipments	10/Sep/2024	08:00	10/Sep/2024	18:00		PLANNED	Requested	
767	RQ188079	OCC_222	cpcc3_sd	BAY	411 TIE BAY - 400 KV LUCKNOW_1(PG)- LUCKNOW(UP) (PG) CKT-1 (POWERGRID) AND 400 KV GORAKHPUR(PG)- LUCKNOW_1(PG) (PL) CKT-2 AT 400 KV LUCKNOW_1(PG) (POWERGRID)	POWERGRID	D	FOR LBB RELAY RETROFITMENT WORK	09/Sep/2024	10:00	09/Sep/2024	18:00		PLANNED	Requested	
768	RQ187912	OCC_222	cpcc3_sd	BAY	414 TIE BAY - 400KV BUS 1 AT SOHAWAL(PG) (POWERGRID) AND G3 MVAR BUS REACTOR NO 2 AT 400 KV SOHAWAL(PG) AT 400 KV SOHAWAL(PG) (POWERGRID)	POWERGRID	C	For CB Pole Overhauling	09/Sep/2024	09:00	12/Sep/2024	18:00		PLANNED	Requested	
769	RQ187249	OCC_222	cpcc3_sd	BAY	429 TIE BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV BALLABHGARH(PG) (POWERGRID) AND 400KV BUS 4 AT BALLABHGARH(PG) AT 400 KV BALLABHGARH(PG) (POWERGRID)	POWERGRID	C	FOR CB OVER HAULING	09/Sep/2024	08:00	12/Sep/2024	18:00		PLANNED	Requested	
770	RQ188413	OCC_222	sliders_sd	BAY	419 MAIN BAY - 400 KV AJMER(RS)- AJMER(PG) (PG) CKT-2 AT AJMER(RS)	POWERGRID	D	Half Yearly maintenance work of associated equipments	09/Sep/2024	08:00	09/Sep/2024	18:00		PLANNED	Requested	

771	RQ188071	OCC_222	cpcc3_sd	BAY	406 MAIN BAY - 400/220 KV 315 MVA ICT 2 AT ALLAHABAD(PG) (POWERGRID) AT 400 KV ALLAHABAD(PG)	POWERGRID	C	for CB Retrofitment work	08/Sep/2024	08:00	17/Sep/2024	18:00			PLANNED	Requested
772	RQ187293	OCC_222	cpcc3_sd	BAY	402 TIE BAY - 400KV KURUKSHETRA-MALERKOTLA (PG) CKT-1 AND 400/220KV 500 MVA ICT 1 AT KURUKSHETRA(PG)	POWERGRID	C	For CB inspection and rectification works	07/Sep/2024	08:00	11/Sep/2024	18:00			PLANNED	Requested
773	RQ187172	OCC_222	cpcc3_sd	BAY	413 MAIN BAY - 400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-2 (POWERGRID) AND 400KV BUS 1 AT BALIA(PG) AT 400 KV BALIA(PG) (POWERGRID)	POWERGRID	C	Retrofitment work of CB	07/Sep/2024	08:00	13/Sep/2024	18:00			PLANNED	Requested
774	RQ188078	OCC_222	cpcc3_sd	BAY	408 TIE BAY - 400 KV SULTANPUR(LP)-LUCKNOW_1(PG) (PG) CKT-1 (POWERGRID) AND 400 KV GORAKHPUR(PG)-LUCKNOW_1(PG) (PL) CKT-1 AT 400 KV LUCKNOW_1(PG) (POWERGRID)	POWERGRID	D	FOR LBB RELAY RETROFITMENT WORK	06/Sep/2024	10:00	06/Sep/2024	18:00			PLANNED	Requested
775	RQ188435	OCC_222	cpcc3_sd	BAY	406 MAIN BAY - 400 KV LUCKNOW_1(PG)-JEHTA_HARDOI ROAD (UP) (PG) CKT-2 (POWERGRID) AT 400 KV LUCKNOW_1(PG)	POWERGRID	D	FOR LBB RELAY RETROFITMENT WORK	06/Sep/2024	10:00	06/Sep/2024	18:00			PLANNED	Requested
776	RQ188036	OCC_222	cpcc3_sd	BAY	424 MAIN BAY - SVC NO 2(-140/+140MVAR) AT 400 KV KANPUR(PG)	POWERGRID	C	Dismantling of Hapem make isolator of 425-89A and installation of new isolator under ADDCAP	06/Sep/2024	08:00	10/Sep/2024	18:00			PLANNED	Requested
777	RQ188043	OCC_222	cpcc3_sd	BAY	405 TIE BAY - 400/220 KV 500 MVA ICT 2 AT LUCKNOW_1(PG) (POWERGRID) AND 400 KV LUCKNOW_1(PG)-JEHTA_HARDOI ROAD (UP) (PG) CKT-2 AT 400 KV LUCKNOW_1(PG) (POWERGRID)	POWERGRID	D	FOR LBB RELAY RETROFITMENT WORK (INSTALLATION, COMMISSIONING & TESTING) AT LUCKNOW 400 KV SUBSTATION	04/Sep/2024	10:00	04/Sep/2024	18:00			PLANNED	Requested
778	RQ187248	OCC_222	cpcc1_sd	BAY	428 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV BALLABHGARH(PG) AND 400KV BUS 3 AT BALLABHGARH(PG)	POWERGRID	C	FOR CB OVER HAULING	04/Sep/2024	08:00	07/Sep/2024	18:00			PLANNED	Requested
779	RQ188077	OCC_222	cpcc3_sd	BAY	402 TIE BAY - 400/220 KV 500 MVA ICT 1 AT LUCKNOW_1(PG) (POWERGRID) AND 400 KV LUCKNOW_1(PG)-JEHTA_HARDOI ROAD (UP) (PG) CKT-1 AT 400 KV LUCKNOW_1(PG) (POWERGRID)	POWERGRID	D	FOR LBB RELAY RETROFITMENT WORK	02/Sep/2024	10:00	02/Sep/2024	18:00			PLANNED	Requested
780	RQ188046	OCC_222	cpcc3_sd	BAY	425 TIE BAY - SVC NO 2(-140/+140MVAR) AT 400 KV KANPUR(PG) (POWERGRID) AND 400/220 KV 315 MVA ICT 1 AT KANPUR(PG) AT 400 KV KANPUR(PG) (POWERGRID)	POWERGRID	C	Dismantling of 02 nos Hapem make isolators of 425-89A & 425-89B and installation of new isolators under ADDCAP	01/Sep/2024	08:00	10/Sep/2024	18:00			PLANNED	Requested
781	RQ187292	OCC_222	cpcc3_sd	BAY	409 MAIN BAY - 400KV KURUKSHETRA-JALANDHAR (PG) CKT-1 AT KURUKSHETRA(PG)	POWERGRID	C	For CB inspection and rectification works	01/Sep/2024	08:00	06/Sep/2024	18:00			PLANNED	Requested
782	RQ187155	OCC_222	cpcc3_sd	BAY	407 MAIN BAY - 400 KV BALIA-PATNA (PG) CKT-2 AND 400KV BUS 1 AT BALIA(PG)	POWERGRID	C	Retrofitment work of CB	01/Sep/2024	08:00	06/Sep/2024	18:00			PLANNED	Requested
783	RQ188406	OCC_222	slcscs_sd	BAY	405B TIE BAY - 400 KV BABAI(RS)-BHIWANI(PG) (NRSS36) CKT-2 (NRSS36) AND FUTURE AT 400 KV BABAI(RS) (NRSS36)	NRSS36	C	Attending SF6 Leakage in B pole of Tie Bay 405 (Bhiwani#2) Tie Breaker by M/s NRSS	24/Sep/2024	08:00	25/Sep/2024	18:00			PLANNED	Requested

784	RQ188424	OCC_222	slcdcrs_sd	BAY	412T TIE BAY - 765/400 KV 1500 MVA ICT 3 AT PHAGI(RS) (RRVPNL) AND FUTURE AT 400 KV PHAGI(RS) (RRVPNL)	RRVPNL	D	Quarterly Maintenance work	21/Sep/2024	08:00	21/Sep/2024	18:00		PLANNED	Requested
785	RQ188425	OCC_222	slcdcrs_sd	BAY	412C MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT PHAGI(RS) (RRVPNL) AT 400 KV PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	19/Sep/2024	08:00	19/Sep/2024	18:00		PLANNED	Requested
786	RQ188428	OCC_222	slcdcrs_sd	BAY	40552C MAIN BAY - 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-2 AT BASSI(PG)	RRVPNL	D	Quarterly Maintenance work	17/Sep/2024	08:00	17/Sep/2024	18:00		PLANNED	Requested
787	RQ188426	OCC_222	slcdcrs_sd	BAY	40452C MAIN BAY - 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1 AT BASSI(PG)	RRVPNL	D	Quarterly Maintenance work	12/Sep/2024	08:00	12/Sep/2024	18:00		PLANNED	Requested
788	RQ188427	OCC_222	slcdcrs_sd	BAY	40552T TIE BAY - 400KV BASSI(PG)-PHAGI(RS) (PG) CKT-1 AND FUTURE AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	10/Sep/2024	08:00	10/Sep/2024	18:00		PLANNED	Requested
789	RQ188408	OCC_222	slcdcrs_sd	BAY	4452T TIE BAY - 50 MVAR BUS REACTOR NO 1 AT 400KV BHILWARA(RS) (RRVPNL) AND 400 KV AJMER-BHILWARA (RS) CKT-2 AT 400 KV BHILWARA(RS) (RRVPNL)	RRVPNL	D	Routine maintenance & testing equipments of 400 KV Tie-4 BAY & ASSOCIATED EQUIPMENTS to be carried out by M/s Kaycee Energy & Infra Pvt. Ltd. Kota	09/Sep/2024	08:00	09/Sep/2024	18:00		PLANNED	Requested
790	RQ188411	OCC_222	slcdcrs_sd	BAY	405 TIE BAY - 400KV BHILWARA(RS)-CHITTORGARH(RS) (UNDEF) CKT-1 AND 400/220KV 315 MVA ICT 2 AT BHILWARA(RS)	RRVPNL	D	Routine maintenance & testing equipments of 400 KV Tie-2 BAY & ASSOCIATED EQUIPMENTS to be carried out by M/s Kaycee Energy & Infra Pvt. Ltd. Kota	06/Sep/2024	08:00	06/Sep/2024	18:00		PLANNED	Requested
791	RQ188407	OCC_222	slcdcrs_sd	BAY	40152T TIE BAY - 400/220 KV 315 MVA ICT 1 AT BHILWARA(RS) (RRVPNL) AND 400 KV BHILWARA-CHITTORGARH (RS) CKT-2 AT 400 KV BHILWARA(RS) (RRVPNL)	RRVPNL	D	Routine maintenance & testing equipments of 400 KV Tie-1 BAY & ASSOCIATED EQUIPMENTS to be carried out by M/s Kaycee Energy & Infra Pvt. Ltd. Kota	05/Sep/2024	08:00	05/Sep/2024	18:00		PLANNED	Requested
792	RQ188342	OCC_222	slcdcrs_sd	BAY	422 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT BAMNOLI(DV) AND 400KV BUS 1 AT BAMNOLI(DV)	DTL	C	For overhauling of Operating mechanism, replacement of DOWT SEALS	17/Sep/2024	08:00	20/Sep/2024	18:00	ICT REMAIN IN SERVICE	PLANNED	Requested
793	RQ188343	OCC_222	slcdcrs_sd	BAY	402 MAIN BAY - 400 KV BAMNOLI(DV)-JHATIKARA(PG) (DV) CKT-2 AND 400KV BUS 2 AT BAMNOLI(DV)	DTL	C	For overhauling of Operating mechanism, replacement of seals of one pole.	10/Sep/2024	08:00	13/Sep/2024	18:00	CKT REMAIN IN SERVICE	PLANNED	Requested
794	RQ187941	OCC_222	singrauli_sd	BAY	421 MAIN BAY - 400/11 KV 600 MVA GT 7 AT SINGRAULI(NT)	NTPC	C	ATTENDING HOT SPOT IN BUS-04 Y PHASE	16/Sep/2024	08:00	16/Sep/2024	18:00	BAY WILL BE SHIFTED TO TRANSFER BAY, GEN-07 WILL BE CHARGED THROUGH TBC BREAKER	PLANNED	Requested
795	RQ188410	OCC_222	slcdcrs_sd	BAY	403 MAIN BAY - 400KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1 AT KAWAI SCTPS(APR)	APL	D	Annual maintenance and testing of Bay equipments	16/Sep/2024	08:00	16/Sep/2024	18:00		PLANNED	Requested
796	RQ188409	OCC_222	slcdcrs_sd	BAY	407 MAIN BAY - 400KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2 AT KAWAI SCTPS(APR)	APL	D	Annual maintenance and testing of Bay equipments	11/Sep/2024	08:00	11/Sep/2024	18:00		PLANNED	Requested
797	RQ188301	OCC_222	slcdchr_sd	BAY	F4T TIE BAY - 400 KV ABDULLAPUR(PG)-DEEPALPUR(JHKT) (PG) CKT-1 (HVPNL) AND 400/220 KV 315 MVA ICT 2 AT DEEPALPUR(JHKT) AT 400 KV DEEPALPUR(JHKT) (HVPNL)	HVPNL	D	AMP of line bay equipment	13/Sep/2024	09:00	13/Sep/2024	16:00		PLANNED	Requested
798	RQ188300	OCC_222	slcdchr_sd	BAY	400-2B MAIN BAY - 400 KV BAHADURGARH(PG)-KABULPUR(HV) (PG) CKT-1 (HVPNL)	HVPNL	D	AMP of line bay secondary equipment	03/Sep/2024	09:00	03/Sep/2024	16:00		PLANNED	Requested
799	RQ187854	OCC_222	cpcc2_sd	BAY	411 TIE BAY - 400 KV TALWANDI SABOO(PG)-MOGA(PG) (PS) CKT-1 (POWERGRID) AND 125 MVAR BUS REACTOR NO 2 AT 400 KV MOGA(PG) AT 400 KV MOGA(PG) (POWERGRID)		C	For Testing After retrofitting of Busbar / LBB relay.	07/Sep/2024	08:30	08/Sep/2024	18:00	Kindly approve.	PLANNED	Requested

800	RQ187852	OCC_222	cpcc2_sd	BAY	407 MAIN BAY - 400KV CHAMERA_1(NH)-JALANDHAR(PG) (PG) CKT-2 AT JALANDHAR(PG)		C	CB DRIVE OVERHAULING WORK	05/Sep/2024	10:00	07/Sep/2024	18:00	Kindly approve.	PLANNED	Requested
801	RQ187853	OCC_222	cpcc2_sd	BAY	408 TIE BAY - 400KV MOGA-HISSAR (PG) CKT-1 AND 400/220KV 315 MVA ICT 4 AT MOGA(PG)		C	For Testing After retrofitting of Busbar / LBB relay.	05/Sep/2024	08:30	06/Sep/2024	18:00	Kindly approve.	PLANNED	Requested
802	RQ187851	OCC_222	cpcc2_sd	BAY	401 MAIN BAY - 400KV CHAMERA_1(NH)-JALANDHAR(PG) (PG) CKT-1 AT JALANDHAR(PG)		C	CB DRIVE OVERHAULING WORK	02/Sep/2024	10:00	04/Sep/2024	18:00	Kindly approve.	PLANNED	Requested
803	RQ187857	OCC_222	cpcc2_sd	BAY	416 MAIN BAY - 400KV KISHENPUR-NEWWANPOH (PG) CKT-4 AT NEWWANPOH(PG)		C	CB DRIVE OVERHAULING WORK	02/Sep/2024	09:30	03/Sep/2024	18:00	Kindly approve.	PLANNED	Requested
804	RQ187833	OCC_222	cpcc1_sd	BAY	417 TIE BAY - 400/220 KV 500 MVA ICT 2 AT BIKANER_2 (PBTSL) (PBTSL) AND FUTURE AT 400 KV BIKANER_2 (PBTSL) (PBTSL)	PBTSL	C	Bay Extension Work	01/Sep/2024	08:00	15/Sep/2024	18:00		PLANNED	Requested
805	RQ188013	OCC_222	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT ALLAHABAD(PG)	POWERGRID	D	For AMP works, PCC implementation & Special Protection Scheme (SPS) testing at Allahabad SS.	30/Sep/2024	09:00	30/Sep/2024	18:00		PLANNED	Requested
806	RQ188014	OCC_222	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ALLAHABAD(PG)	POWERGRID	D	For AMP works, PCC implementation & Special Protection Scheme (SPS) testing at Allahabad SS.	28/Sep/2024	09:00	28/Sep/2024	18:00		PLANNED	Requested
807	RQ187895	OCC_222	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT NALLAGARH(PG)	POWERGRID	D	for AMP work	18/Sep/2024	10:00	18/Sep/2024	17:00	kindly approve	PLANNED	Requested
808	RQ187859	OCC_222	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT MOGA(PG)	POWERGRID	D	AMP Work	17/Sep/2024	09:00	17/Sep/2024	16:00	kindly approve	PLANNED	Requested
809	RQ187206	OCC_222	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT JAULIWI (PG)	POWERGRID	D	For application of insulation coating or insulation sleeve on 33kV naked jumpers installed in Air Insulated switchyard	16/Sep/2024	09:00	16/Sep/2024	18:00		PLANNED	Requested
810	RQ187917	OCC_222	cpcc3_sd	TRANSFORMER	400/132 KV 200 MVA ICT 1 AT BALIA(PG)	POWERGRID	D	AMP work of 400/132KV, 200MVA ICT-1. 132KV Side will be dead during shutdown of ICT as this is only source. 132KV Ballia-Bashdidh & 132KV Ballia-Sikandarpur line will also be out.	16/Sep/2024	09:00	16/Sep/2024	18:00		PLANNED	Requested
811	RQ187894	OCC_222	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SAMBA(PG)	POWERGRID	D	for AMP work	13/Sep/2024	10:00	13/Sep/2024	17:00	kindly approve	PLANNED	Requested
812	RQ187919	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BASSI(PG)	POWERGRID	D	400KV Busbar-1 Relay Retrofitment work. Currently, the protection system for 400KV Busbar is static, centralised and High impedance type at Bassi S/s. The old static Busbar relays will be retrofitted with new GE make decentralized P74391TA6S0910M (PU) & P74194TA6S0910M (CU) relays. New individual PUs will be installed for each Bay connected with 400KV Bus-1 and separate dedicated cable from CT JB of individual Bay and separate DC cable needs to be laid and connected/terminated to the new PU. For this purpose, element outage is required so as to keep safety precautions while working in the relay panel (as work involves drilling/cutting for PU and 96 relay mounting as well as glanding for entry of new	13/Sep/2024	08:00	13/Sep/2024	18:00		PLANNED	Requested
813	RQ187849	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAHADURGARH(PG)	POWERGRID	D	FOR CONSTRUCTION WORK UNDER SS104 PACKAGE AND BUS BAR RETROFITTING WORK	13/Sep/2024	08:00	14/Sep/2024	18:00	FOR BUS BAR RETROFITTING AND TESTING WORK	PLANNED	Requested
814	RQ187205	OCC_222	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JAULIWI (PG)	POWERGRID	D	For application of insulation coating or insulation sleeve on 33kV naked jumpers installed in Air Insulated switchyard	13/Sep/2024	08:00	13/Sep/2024	18:00		PLANNED	Requested

815	RQ187920	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BASSI(PG)	POWERGRID	D	400kV Busbar-1 Relay Retrofitment work. Currently, the protection system for 400kV Busbar is static, centralised and High impedance type at Bassi S/s. The old static Busbar relays will be retrofitted with new GE make decentralized P74391TA6S0910M (PU) & P74194TA6S0910M (CU) relays. New individual PUs will be installed for each Bay connected with 400kV Bus-1 and separate dedicated cable from CT JB of individual Bay and separate DC cable needs to be laid and connected/terminated to the new PU. For this purpose, element outage is required so as to keep safety precautions while working in the relay panel (as work involves drilling/cutting for PU and 96 relay mounting as well as glanding for entry of new	12/Sep/2024	08:00	12/Sep/2024	18:00		PLANNED	Requested
816	RQ187848	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BAHADURGARH(PG)	POWERGRID	D	FOR CONSTRUCTION WORK UNDER SS104 PACKAGE AND BUS BAR RETROFITTING WORK	11/Sep/2024	08:00	12/Sep/2024	18:00	FOR BUS BAR RETROFITTING AND TESTING WORK	PLANNED	Requested
817	RQ187862	OCC_222	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT WAGOORA(PG)	POWERGRID	D	AMP Works	07/Sep/2024	10:00	07/Sep/2024	17:00	kindly approve	PLANNED	Requested
818	RQ188112	OCC_222	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANPUR(PG)	POWERGRID	D	AMP Work	07/Sep/2024	08:00	07/Sep/2024	18:00		PLANNED	Requested
819	RQ187911	OCC_222	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT SOHAWAL(PG)	POWERGRID	D	AMP Work	06/Sep/2024	09:00	06/Sep/2024	13:00		PLANNED	Requested
820	RQ188035	OCC_222	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANPUR(PG)	POWERGRID	D	Jumper Closing of 425-89B isolator after isolator retrofitment under ADDCAP	05/Sep/2024	15:00	05/Sep/2024	18:00		PLANNED	Requested
821	RQ187896	OCC_222	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NALLAGARH(PG)	POWERGRID	D	for AMP work	04/Sep/2024	10:00	04/Sep/2024	17:00	kindly approve	PLANNED	Requested
822	RQ188042	OCC_222	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT LUCKNOW_1(PG)	POWERGRID	D	FOR INSTALLATION TESTING & COMMISSIONING DURING RETROFITMENT WORK OF LBB RELAY OF 405 TIE BAY AT LUCKNOW 400 KV SUBSTATION	04/Sep/2024	10:00	04/Sep/2024	18:00		PLANNED	Requested
823	RQ188040	OCC_222	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT LUCKNOW_1(PG)	POWERGRID	D	For relay testing	04/Sep/2024	10:00	04/Sep/2024	18:00		PLANNED	Requested
824	RQ187863	OCC_222	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT WAGOORA(PG)	POWERGRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	04/Sep/2024	09:00	04/Sep/2024	18:00	Under construction activity.kindly approve.	PLANNED	Requested
825	RQ187909	OCC_222	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SOHAWAL(PG)	POWERGRID	D	AMP Work	04/Sep/2024	08:00	04/Sep/2024	18:00		PLANNED	Requested
826	RQ187921	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BASSI(PG)	POWERGRID	D	400kV Busbar-2 Relay Retrofitment work. Currently, the protection system for 400kV Busbar is static, centralised and High impedance type at Bassi S/s. The old static Busbar relays will be retrofitted with new GE make decentralized P74391TA6S0910M (PU) & P74194TA6S0910M (CU) relays. New individual PUs will be installed for each Bay connected with 400kV Bus-2 and separate dedicated cable from CT JB of individual Bay and separate DC cable needs to be laid and connected/terminated to the new PU. For this purpose, element outage is required so as to keep safety precautions while working in the relay panel (as work involves drilling/cutting for PU and 96 relay mounting as well as glanding for entry of new	03/Sep/2024	08:00	03/Sep/2024	18:00		PLANNED	Requested
827	RQ187910	OCC_222	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SOHAWAL(PG)	POWERGRID	D	AMP Work	02/Sep/2024	09:00	02/Sep/2024	18:00		PLANNED	Requested
828	RQ188038	OCC_222	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT LUCKNOW_1(PG)	POWERGRID	D	FOR INSTALLATION TESTING & COMMISSIONING DURING RETROFITMENT WORK OF LBB RELAY OF 402 TIE BAY AT LUCKNOW 400 KV SUBSTATION	02/Sep/2024	09:00	02/Sep/2024	18:00		PLANNED	Requested
829	RQ187861	OCC_222	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT WAGOORA(PG)	POWERGRID	D	Retrofitting of equipments under ADD CAP works approved under CERC petition No.470/TT/2020 dated 14.10.2021	01/Sep/2024	09:00	01/Sep/2024	18:00	Under construction activity.kindly approve.	PLANNED	Requested
830	RQ188034	OCC_222	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANPUR(PG)	POWERGRID	D	Jumper opening of 425-89B isolator for isolator retrofitment under ADDCAP	01/Sep/2024	09:00	01/Sep/2024	13:00		PLANNED	Requested
831	RQ187231	OCC_222	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT SULTANPUR(UP)	UPPTCL	C	For Preventive Maintenance of ICT	28/Sep/2024	10:00	28/Sep/2024	17:00		PLANNED	Requested
832	RQ187342	OCC_222	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT LUCKNOW(UP)	UPPTCL	D	* Annual Protection Testing and Annual Maintenance of 500MVA ICT-II at >X 400KV S/S Sarojini Nagar. During Shutdown Period Supp	27/Sep/2024	09:00	28/Sep/2024	18:00		PLANNED	Requested
833	RQ187300	OCC_222	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SULTANPUR(UP)	UPPTCL	C	For Preventive Maintenance of ICT	26/Sep/2024	10:00	26/Sep/2024	17:00		PLANNED	Requested

834	RQ188017	OCC_222	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT SAMBHAL_PRSTL (UP)	UPPTCL	D	AMP Work	25/Sep/2024	10:00	25/Sep/2024	18:00		PLANNED	Requested
835	RQ187337	OCC_222	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PANKI(UP)	UPPTCL	C	SHUTDOWN OF 315 MVA ICT-II FOR 220KV JACK BUS STRINGING OF TWIN MOOSE >X CONDUCTOR	25/Sep/2024	10:00	30/Sep/2024	17:00		PLANNED	Requested
836	RQ188016	OCC_222	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT SAMBHAL_PRSTL (UP)	UPPTCL	D	AMP Work	24/Sep/2024	10:00	24/Sep/2024	18:00		PLANNED	Requested
837	RQ187302	OCC_222	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 2 AT SULTANPUR(UP)	UPPTCL	C	For Routine Protection testing and Preventive maintenance of ICT	24/Sep/2024	10:00	24/Sep/2024	17:00		PLANNED	Requested
838	RQ187339	OCC_222	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT GR.NOIDA(UPC)	UPPTCL	C	Maintenance work will be done during this shutdown period of mentioned >X ICT.	22/Sep/2024	08:00	22/Sep/2024	13:00		PLANNED	Requested
839	RQ187301	OCC_222	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SULTANPUR(UP)	UPPTCL	C	For Preventive Maintenance of ICT	21/Sep/2024	10:00	21/Sep/2024	17:00		PLANNED	Requested
840	RQ187338	OCC_222	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT PANKI(UP)	UPPTCL	C	SHUTDOWN OF 500MVA ICT-I FOR 220KV JACK BUS STRINGING OF TWIN MOOSE >X CONDUCTOR	18/Sep/2024	10:00	24/Sep/2024	17:00		PLANNED	Requested
841	RQ188142	OCC_222	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 2 AT MEJA TPS(MUN)	UPPTCL	D	MAINTAINANCE AND TESTING OF CT,ISOLATOR,RELAYS ETC.	16/Sep/2024	09:00	18/Sep/2024	18:00		PLANNED	Requested
842	RQ187195	OCC_222	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 2 AT NEHTAUR(UP)	UPPTCL	C	As instructed by SLDC, SPS has to be implemented at Nehtaur S/s. Hence, the shut down of 3x200MVA, 400/132KV ICT's is required simultaneously to implement the same.	11/Sep/2024	09:00	11/Sep/2024	13:00		PLANNED	Requested
843	RQ187197	OCC_222	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 3 AT NEHTAUR(UP)	UPPTCL	C	As instructed by SLDC, SPS has to be implemented at Nehtaur S/s. Hence, the shut down of 3x200MVA, 400/132KV ICT's is required simultaneously to implement the same.	11/Sep/2024	09:00	11/Sep/2024	13:00		PLANNED	Requested
844	RQ187196	OCC_222	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 1 AT NEHTAUR(UP)	UPPTCL	C	As instructed by SLDC, SPS has to be implemented at Nehtaur S/s. Hence, the shut down of 3x200MVA, 400/132KV ICT's is required simultaneously to implement the same.	11/Sep/2024	09:00	11/Sep/2024	13:00		PLANNED	Requested
845	RQ187278	OCC_222	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SARNATH(UP)	UPPTCL	C	BUS TIGHTENING <-&-> BUS ISOLATOR TIGHTENING WORK	10/Sep/2024	09:00	10/Sep/2024	13:00		PLANNED	Requested
846	RQ187640	OCC_222	stuup_sd	TRANSFORMER	400/132 KV 100 MVA ICT 2 AT ANPARA(UP)	UPPTCL	C	Electrical testing of transformer and Bay equipments,attending oil leakage and tightness of jumper and cleaning of insulators.	10/Sep/2024	08:00	13/Sep/2024	18:00		PLANNED	Requested
847	RQ188141	OCC_222	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 1 AT MEJA TPS(MUN)	UPPTCL	D	MAINTAINANCE AND TESTING OF CT,ISOLATOR,RELAYS ETC.	09/Sep/2024	09:00	11/Sep/2024	18:00		PLANNED	Requested
848	RQ187341	OCC_222	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GR.NOIDA(UPC)	UPPTCL	C	High temp point will be attended at R phase CT,220 KV side of mentioned >X ICT.	06/Sep/2024	09:00	06/Sep/2024	13:00		PLANNED	Requested
849	RQ187980	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT SIMBHOLI_PMSTL (UP)	UPPTCL	D	for AMP work	06/Sep/2024	08:00	06/Sep/2024	18:00		PLANNED	Requested
850	RQ187639	OCC_222	stuup_sd	TRANSFORMER	400/21 KV 600 MVA GT 5 AT ANPARA_B(UPUN)	UPPTCL	C	COMMISSIONING OF low impence bus bar protection relay	05/Sep/2024	08:00	06/Sep/2024	18:00		PLANNED	Requested
851	RQ187232	OCC_222	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MATHURA(UP)	UPPTCL	C	* FOR REMOVING OF MOISTURE FROM OLTC Diverter oil	04/Sep/2024	09:00	07/Sep/2024	20:00		PLANNED	Requested
852	RQ187981	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT SIMBHOLI_PMSTL (UP)	UPPTCL	D	for AMP work	04/Sep/2024	08:00	04/Sep/2024	18:00		PLANNED	Requested
853	RQ187567	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GURGAON(PG)		D	For AMP work+ PRV Modification Work	28/Sep/2024	09:00	28/Sep/2024	19:00		PLANNED	Requested
854	RQ187581	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAHADURGARH(PG)		D	FOR CONSTRUCTION WORK UNDER SS104 PACKAGE AND AMP WORK , BUS BAR RETROFITTING WORK	28/Sep/2024	09:00	28/Sep/2024	18:00		PLANNED	Requested
855	RQ187588	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT KURUKSHETRA(PG)		D	FOR RTCC COMMISSIONING	27/Sep/2024	08:00	27/Sep/2024	18:00		PLANNED	Requested
856	RQ187580	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BAHADURGARH(PG)		D	FOR CONSTRUCTION WORK UNDER SS104 PACKAGE AND AMP WORK , BUS BAR RETROFITTING WORK	26/Sep/2024	09:15	28/Sep/2024	18:00		PLANNED	Requested
857	RQ187635	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KOTA(PG)		D	AMP Work	25/Sep/2024	09:00	25/Sep/2024	18:00	AMP Work	PLANNED	Requested
858	RQ187589	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BAGHPAT(PG)		C	For SF6 gas leakage arrest work in 220 kv side LA of Y-phase	24/Sep/2024	10:00	25/Sep/2024	20:00		PLANNED	Requested
859	RQ187587	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT KURUKSHETRA(PG)		D	AMP Work	23/Sep/2024	08:00	23/Sep/2024	18:00		PLANNED	Requested
860	RQ187593	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 9 AT FATEHGARH_II(PG)		D	For final testing/fine tuning of CSD Relay of 400kv ICT	21/Sep/2024	14:00	23/Sep/2024	23:00	Kindly note that, during fine tuning of CSD, 4 to 5 on load operations of ICT will be done from each bay	PLANNED	Requested
861	RQ187597	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 9 AT FATEHGARH_II(PG)		D	Testing for new commissioning of TBC bay	21/Sep/2024	14:00	26/Sep/2024	23:00		PLANNED	Requested
862	RQ187569	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT GURGAON(PG)		D	For AMP work+ PRV Modification Work	21/Sep/2024	09:00	21/Sep/2024	19:00		PLANNED	Requested

863	RQ187579	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MAHARANIBAGH(PG)		D	AMP Works	20/Sep/2024	09:00	20/Sep/2024	18:00	AMP Works	PLANNED	Requested
864	RQ187607	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BHADLA(PG)		D	AMP Works	18/Sep/2024	17:00	18/Sep/2024	23:59		PLANNED	Requested
865	RQ187608	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BHADLA(PG)		D	AMP Works	18/Sep/2024	17:00	18/Sep/2024	23:59		PLANNED	Requested
866	RQ187578	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAHARANIBAGH(PG)		D	AMP Works	18/Sep/2024	09:00	18/Sep/2024	18:00	AMP Works	PLANNED	Requested
867	RQ187577	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAHARANIBAGH(PG)		D	AMP Works	16/Sep/2024	09:00	16/Sep/2024	18:00	AMP Works	PLANNED	Requested
868	RQ187596	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT FATEHGARH_II(PG)		D	Testing for new commissioning of TBC bay	15/Sep/2024	14:00	20/Sep/2024	23:00		PLANNED	Requested
869	RQ187591	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT FATEHGARH_II(PG)		D	For final testing/fine tuning of CSD Relay of 400kV ICT	14/Sep/2024	14:00	17/Sep/2024	23:00	Kindly note that, during fine tuning of CSD, 4 to 5 on load operations of ICT will be done from each bay	PLANNED	Requested
870	RQ187568	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GURGAON(PG)		D	For AMP work+ PRV Modification Work	14/Sep/2024	09:00	14/Sep/2024	19:00		PLANNED	Requested
871	RQ187624	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BHADLA_2 (PG)		D	CSD Fine tuning	12/Sep/2024	17:00	12/Sep/2024	23:00		PLANNED	Requested
872	RQ187566	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DEHRADUN(PG)		D	for AMP work	12/Sep/2024	08:00	12/Sep/2024	18:00		PLANNED	Requested
873	RQ187612	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT JIND(PG)		D	for AMP work	12/Sep/2024	08:00	12/Sep/2024	18:00		PLANNED	Requested
874	RQ187623	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BHADLA_2 (PG)		D	CSD Fine tuning	11/Sep/2024	17:00	11/Sep/2024	23:00		PLANNED	Requested
875	RQ187606	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BHADLA(PG)		D	for AMP work	10/Sep/2024	17:00	10/Sep/2024	23:59		PLANNED	Requested
876	RQ187622	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BHADLA_2 (PG)		D	CSD Fine tuning	10/Sep/2024	17:00	10/Sep/2024	23:00		PLANNED	Requested
877	RQ187565	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DEHRADUN(PG)		D	for AMP work	10/Sep/2024	08:00	10/Sep/2024	18:00		PLANNED	Requested
878	RQ187611	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT JIND(PG)		D	for AMP work	10/Sep/2024	08:00	10/Sep/2024	18:00		PLANNED	Requested
879	RQ187610	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SONIPAT(PG)		D	for AMP work	10/Sep/2024	08:00	10/Sep/2024	18:00		PLANNED	Requested
880	RQ187605	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA(PG)		D	for AMP work	09/Sep/2024	17:00	09/Sep/2024	23:59		PLANNED	Requested
881	RQ187621	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BHADLA_2 (PG)		D	CSD Fine tuning	09/Sep/2024	17:00	09/Sep/2024	23:00		PLANNED	Requested
882	RQ187595	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT FATEHGARH_II(PG)		D	Testing for new commissioning of TBC bay	09/Sep/2024	14:00	14/Sep/2024	23:00		PLANNED	Requested
883	RQ187575	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT JAIPUR SOUTH(PG)		D	AMP OF TRANSFORMER & reactification of CoE Audit Point	09/Sep/2024	09:00	09/Sep/2024	17:00		PLANNED	Requested
884	RQ187609	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SONIPAT(PG)		D	for AMP work	09/Sep/2024	08:00	09/Sep/2024	18:00		PLANNED	Requested
885	RQ187625	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ROORKEE(PG)		D	for AMP work	09/Sep/2024	08:00	09/Sep/2024	22:00		PLANNED	Requested
886	RQ187620	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA_2 (PG)		D	CSD Fine tuning	08/Sep/2024	17:00	08/Sep/2024	23:00		PLANNED	Requested
887	RQ187586	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT KURUKSHETRA(PG)		D	AMP Work	08/Sep/2024	08:00	08/Sep/2024	18:00		PLANNED	Requested
888	RQ187570	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT GURGAON(PG)		D	For AMP work+ PRV Modification Work	07/Sep/2024	09:00	07/Sep/2024	19:00		PLANNED	Requested
889	RQ187634	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BIKANER(PG)		D	For AMP work + Tertiary Insulation	06/Sep/2024	17:00	06/Sep/2024	23:00		PLANNED	Requested
890	RQ187633	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BIKANER(PG)		D	For AMP work + Tertiary Insulation	05/Sep/2024	17:00	05/Sep/2024	23:00		PLANNED	Requested
891	RQ187590	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT FATEHGARH_II(PG)		D	For final testing/fine tuning of CSD Relay of 400kV ICT	05/Sep/2024	14:00	08/Sep/2024	23:00	Kindly note that, during fine tuning of CSD, 4 to 5 on load operations of ICT will be done from each bay	PLANNED	Requested
892	RQ187592	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT FATEHGARH_II(PG)		D	For final testing/fine tuning of CSD Relay of 400kV ICT	05/Sep/2024	14:00	08/Sep/2024	23:00	Kindly note that, during fine tuning of CSD, 4 to 5 on load operations of ICT will be done from each bay	PLANNED	Requested
893	RQ187616	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAWANA(DV)		D	AMP Work	05/Sep/2024	09:30	05/Sep/2024	18:00		PLANNED	Requested
894	RQ187574	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT JAIPUR SOUTH(PG)		D	AMP OF TRANSFORMER & reactification of CoE Audit Point	05/Sep/2024	09:00	05/Sep/2024	17:00		PLANNED	Requested
895	RQ187573	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT KANKROLI(PG)		D	for AMP work	04/Sep/2024	08:00	04/Sep/2024	18:00		PLANNED	Requested
896	RQ187594	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT FATEHGARH_II(PG)		D	Testing for new commissioning of TBC bay	03/Sep/2024	14:00	08/Sep/2024	23:00		PLANNED	Requested
897	RQ187572	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KANKROLI(PG)		D	for AMP work	03/Sep/2024	08:00	03/Sep/2024	18:00		PLANNED	Requested

898	RQ187615	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MANDOLA(PG)		D	AMP Work	02/Sep/2024	09:30	02/Sep/2024	18:00		PLANNED	Requested	
899	RQ187576	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAHARANIBAGH(PG)		D	AMP Works	02/Sep/2024	09:00	02/Sep/2024	18:00	AMP Works	PLANNED	Requested	
900	RQ187571	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANKROLI(PG)		D	for AMP work	02/Sep/2024	08:00	02/Sep/2024	18:00		PLANNED	Requested	
901	RQ187226	OCC_222	slidchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT DHANODA(HV)	HVPNL	D	To replace the defective BCU	27/Sep/2024	10:00	27/Sep/2024	16:00		PLANNED	Requested	
902	RQ187225	OCC_222	slidchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DHANODA(HV)	HVPNL	D	To attend the oil seepage from top cover of ICT	25/Sep/2024	10:00	25/Sep/2024	16:00		PLANNED	Requested	
903	RQ188295	OCC_222	slidchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KABULPUR(HV)	HVPNL	D	Jumper tightness and AMP of line bay secondary equipments	08/Sep/2024	09:00	08/Sep/2024	16:00		PLANNED	Requested	
904	RQ188294	OCC_222	slidchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KABULPUR(HV)	HVPNL	D	Jumper tightness and AMP of line bay secondary equipments	07/Sep/2024	09:00	07/Sep/2024	16:00		PLANNED	Requested	
905	RQ188254	OCC_222	slidchr_sd	TRANSFORMER	400/220 KV 250 MVA ICT 2 AT NAWADA(HV)	HVPNL	D	For yearly maintenance	06/Sep/2024	10:00	06/Sep/2024	16:00		PLANNED	Requested	
906	RQ188323	OCC_222	slidcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HINDAUNI(RS)	RRVPNL	D	Quarterly/Halfyearly Maintenance and Testing of EHV Equipments	26/Sep/2024	08:00	26/Sep/2024	18:00		PLANNED	Requested	
907	RQ188329	OCC_222	slidcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT JODHPUR(RS)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	24/Sep/2024	08:00	24/Sep/2024	18:00		PLANNED	Requested	
908	RQ188337	OCC_222	slidcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANKANI(RS)	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	23/Sep/2024	08:00	23/Sep/2024	18:00		PLANNED	Requested	
909	RQ188334	OCC_222	slidcrs_sd	TRANSFORMER	400/11 KV 80 MVA ST 2 AT KAWAI SCTPS(APR)	RRVPNL	D	Annual maintenance and testing of Bay equipments and ST-2	23/Sep/2024	08:00	23/Sep/2024	18:00		PLANNED	Requested	
910	RQ188333	OCC_222	slidcrs_sd	TRANSFORMER	400/11 KV 80 MVA ST 1 AT KAWAI SCTPS(APR)	RRVPNL	D	Annual maintenance and testing of Bay equipments (Bay 405 & 406) and ST-1	20/Sep/2024	08:00	20/Sep/2024	18:00		PLANNED	Requested	
911	RQ188327	OCC_222	slidcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JODHPUR(RS)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	19/Sep/2024	08:00	19/Sep/2024	18:00		PLANNED	Requested	
912	RQ188350	OCC_222	slidcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HINDAUNI(RS)	RRVPNL	D	Quarterly/Halfyearly Maintenance and Testing of EHV Equipments	17/Sep/2024	08:00	17/Sep/2024	18:00		PLANNED	Requested	
913	RQ188325	OCC_222	slidcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA(RS)	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	11/Sep/2024	16:00	11/Sep/2024	23:00		PLANNED	Requested	
914	RQ188322	OCC_222	slidcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BHADLA(RS)	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	10/Sep/2024	16:00	10/Sep/2024	23:00		PLANNED	Requested	
915	RQ188332	OCC_222	slidcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BHADLA(RS)	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	09/Sep/2024	16:00	09/Sep/2024	23:00		PLANNED	Requested	
916	RQ188338	OCC_222	slidcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT KANKANI(RS)	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	09/Sep/2024	08:00	09/Sep/2024	18:00		PLANNED	Requested	
917	RQ188318	OCC_222	slidcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK & TESTING OF BAY EQUIPMENTS	09/Sep/2024	08:00	09/Sep/2024	18:00		PLANNED	Requested	
918	RQ188336	OCC_222	slidcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT HEERAPURA(RS)	RRVPNL	D	Maintenance work of 400 KV side bay Equipments	07/Sep/2024	08:00	07/Sep/2024	18:00		PLANNED	Requested	
919	RQ188339	OCC_222	slidcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT CHITTORGARH(RS)	RRVPNL	D	FOR MAINTAINCE WORK and Testing work	06/Sep/2024	08:00	06/Sep/2024	18:00		PLANNED	Requested	
920	RQ188331	OCC_222	slidcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK & TESTING OF BAY EQUIPMENTS	06/Sep/2024	08:00	06/Sep/2024	18:00		PLANNED	Requested	
921	RQ188321	OCC_222	slidcrs_sd	TRANSFORMER	400/220 KV 250 MVA ICT 4 AT HEERAPURA(RS)	RRVPNL	D	Maintenance work of 400 KV side bay Equipments	06/Sep/2024	08:00	06/Sep/2024	18:00		PLANNED	Requested	
922	RQ188320	OCC_222	slidcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT CHITTORGARH(RS)	RRVPNL	D	FOR MAINTAINCE WORK and Testing work	05/Sep/2024	08:00	05/Sep/2024	18:00		PLANNED	Requested	
923	RQ188326	OCC_222	slidcrs_sd	TRANSFORMER	400/220 KV 250 MVA ICT 2 AT HEERAPURA(RS)	RRVPNL	D	Testing & Maintenance work of 400 KV side bay Equipments	05/Sep/2024	08:00	05/Sep/2024	18:00		PLANNED	Requested	
924	RQ188335	OCC_222	slidcrs_sd	TRANSFORMER	400/220 KV 250 MVA ICT 1 AT HEERAPURA(RS)	RRVPNL	D	Maintenance work of 400 KV side bay Equipments	04/Sep/2024	08:00	04/Sep/2024	18:00		PLANNED	Requested	
925	RQ188328	OCC_222	slidcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT AJMER(RS)	RRVPNL	D	Half Yearly maintenance work of 400/220 kV, 315 MVA ICT-III & associated equipments to be carried out by M/s Kay Cee Energy Infra Ltd, Kota	03/Sep/2024	08:00	03/Sep/2024	18:00		PLANNED	Requested	
926	RQ188349	OCC_222	slidcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BHADLA(RS)	RRVPNL	C	For attend Hydrant Commissioning installation / Repair work of ICT-III (Required on daily basis during Non solar hours i.e. from 18:00 Hrs to 06:00 Hrs of next day	02/Sep/2024	18:00	26/Sep/2024	06:00		PLANNED	Requested	
927	RQ188319	OCC_222	slidcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AJMER(RS)	RRVPNL	D	Half Yearly maintenance work of 400/220 kV, 315 MVA ICT-I & associated equipments to be carried out by M/s Kay Cee Energy Infra Ltd, Kota	02/Sep/2024	08:00	02/Sep/2024	18:00		PLANNED	Requested	
928	RQ188140	OCC_222	indigrid_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT AMARGARH(NRSS XXIX)	NRSS XXIX	D	ICT-2 AMP Work	20/Sep/2024	08:00	20/Sep/2024	18:00		PLANNED	Requested	

929	RQ188139	OCC_222	Indigrid_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AMARGARH(NRSS XXIX)		D	ICT-1 AMP work & Switching of ICT-1 R-phase with Spare ICT. Present Combination: SP, Y, B New Proposed Combination: R, Y, B Last Switching date: 30-12-2023	18/Sep/2024	08:00	18/Sep/2024	18:00	Along with associated Bays. 402 TIE BAY - 400 KV AMARGARH(NRSS XXIX)-SAMBA(PG) (NRSS XXIX) CKT-1 (NRSS XXIX) AND 400/220 KV 315 MVA ICT 1 AT AMARGARH(NRSS XXIX) AT 400 KV AMARGARH(NRSS XXIX) (NRSS XXIX);403 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT AMARGARH(NRSS XXIX) (NRSS XXIX) AND 400KV BUS 2 AT AMARGARH(NRSS XXIX) AT 400 KV AMARGARH(NRSS XXIX) (NRSS XXIX);203 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT AMARGARH(NRSS	PLANNED	Requested
930	RQ187905	OCC_222	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DEHAR(BB)	POWERGRID, BBMB	D	AMP work of ICT	18/Sep/2024	09:00	18/Sep/2024	16:00	kindly approve	PLANNED	Requested
931	RQ188260	OCC_222	bbmb_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHIWANI(BB)	BBMB	D	Half Yearly Mtc.	18/Sep/2024	08:00	18/Sep/2024	18:00		PLANNED	Requested
932	RQ187838	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BIKANER_2 (PBTSL)	PBTSL	D	Bus Extension Work	16/Sep/2024	16:00	20/Sep/2024	20:00		PLANNED	Requested
933	RQ187837	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BIKANER_2 (PBTSL)	PBTSL	D	Bus Extension Work	11/Sep/2024	17:00	15/Sep/2024	23:00		PLANNED	Requested
934	RQ187836	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BIKANER_2 (PBTSL)	PBTSL	D	Bus Extension Work	06/Sep/2024	17:00	10/Sep/2024	23:00		PLANNED	Requested
935	RQ187835	OCC_222	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BIKANER_2 (PBTSL)	PBTSL	D	Bus Extension Work	01/Sep/2024	17:00	05/Sep/2024	23:00		PLANNED	Requested
936	RQ187937	OCC_222	singrauli_sd	TRANSFORMER	400/132 KV 100 MVA ICT 2 AT SINGRAULI(NT)	NTPC	C	LINE ISOLATOR REPLACEMENT	09/Sep/2024	08:00	12/Sep/2024	18:00	SHUTDOWN IS REQUIRED	PLANNED	Requested
937	RQ187936	OCC_222	singrauli_sd	TRANSFORMER	400/132 KV 100 MVA ICT 1 AT SINGRAULI(NT)	NTPC	C	LINE ISOLATOR REPLACEMENT	02/Sep/2024	08:00	05/Sep/2024	18:00	SHUTDOWN REQUIRED	PLANNED	Requested
938	RQ188341	OCC_222	slidcv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 6 AT BAWANA(DV)	DTL	D	REPLACE 1 CLAMP OF JACK BUS OF ICT-6 TOWARDS 400KV SIDE DUE DAMAGED OF T CLAMPS	07/Sep/2024	05:00	07/Sep/2024	12:00	LOAD MANAGED BY DTL	PLANNED	Requested
939	RQ188314	OCC_222	slidcv_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BAMNOLI(DV)	DTL	D	For Transformer Testings and Annual Maintenance as per PMS.	04/Sep/2024	05:00	04/Sep/2024	10:00	LOAD MANAGED ON 500MVA-2 AND 315 MVA-4	PLANNED	Requested
940	RQ188313	OCC_222	slidcv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT BAMNOLI(DV)	DTL	D	For Transformer Testings and Annual Maintenance as per PMS.	03/Sep/2024	05:00	03/Sep/2024	10:00	LOAD MANAGED ON 500MVA-3 AND 500 MVA-2	PLANNED	Requested
941	RQ188312	OCC_222	slidcv_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BAMNOLI(DV)	DTL	D	For Transformer Testings and Annual Maintenance as per PMS.	02/Sep/2024	05:00	02/Sep/2024	10:00	LOAD MANAGED ON 500MVA-3 AND 315 MVA-4	PLANNED	Requested
942	RQ187189	OCC_222	cpcc3_sd	TRANSFORMER	220/132 KV 200 MVA ICT 3 AT RAEBAREILLY(PG)	POWERGRID	D	AMP OF ICT-3	20/Sep/2024	08:00	20/Sep/2024	18:00		PLANNED	Requested
943	RQ187243	OCC_222	cpcc2_sd	TRANSFORMER	220/66 KV 50 MVA ICT 1 AT KHALTI(PG)	POWERGRID	D	AMP Works	08/Sep/2024	09:00	08/Sep/2024	18:00	Kindly approve	PLANNED	Requested
944	RQ187242	OCC_222	cpcc2_sd	TRANSFORMER	220/66 KV 50 MVA ICT 2 AT LEH(PG)	POWERGRID	D	AMP Works	04/Sep/2024	09:00	04/Sep/2024	18:00	Kindly approve	PLANNED	Requested
945	RQ187904	OCC_222	cpcc2_sd	TRANSFORMER	220/66 KV 160 MVA ICT 1 AT CHANDIGARH SEC-47 (PG)	POWERGRID	C	For arresting of SF6 Gas Leakages (66kV, ICT Cable Portion)	03/Sep/2024	09:00	04/Sep/2024	17:00	kindly approve	PLANNED	Requested
946	RQ187241	OCC_222	cpcc2_sd	TRANSFORMER	220/66 KV 50 MVA ICT 1 AT LEH(PG)	POWERGRID	D	AMP Works	02/Sep/2024	09:00	02/Sep/2024	18:00	Kindly approve	PLANNED	Requested
947	RQ188236	OCC_222	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-CHARKHI DADRI (BB) CKT-1	BBMB	D	Half Yearly Mtc.	30/Sep/2024	08:00	30/Sep/2024	18:00		PLANNED	Requested
948	RQ188232	OCC_222	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-2	BBMB	D	Half yearly mtc	27/Sep/2024	08:00	27/Sep/2024	18:00		PLANNED	Requested
949	RQ188183	OCC_222	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL JAMALPUR (BB) CKT-1	BBMB	D	Yearly mtc.	26/Sep/2024	08:00	26/Sep/2024	18:00		PLANNED	Requested
950	RQ188231	OCC_222	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-1	BBMB	D	Half yearly mtc	26/Sep/2024	08:00	26/Sep/2024	18:00		PLANNED	Requested
951	RQ188212	OCC_222	slidcv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2	BBMB	D	For Line patrolling & Tree trimming	26/Sep/2024	08:00	26/Sep/2024	18:00		PLANNED	Requested
952	RQ188225	OCC_222	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-4	BBMB	D	Half Yearly Mtc..	25/Sep/2024	08:00	25/Sep/2024	18:00		PLANNED	Requested
953	RQ188243	OCC_222	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-GOBINDGARH(PS) (BB) CKT-2	BBMB	D	Half Yearly Mtc.	25/Sep/2024	08:00	25/Sep/2024	18:00		PLANNED	Requested
954	RQ188242	OCC_222	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BARNALA(PS)-SANGRUR(BB) (BBMB) CKT-1	BBMB	D	Maintenance of Transmission Line	24/Sep/2024	08:00	24/Sep/2024	18:00		PLANNED	Requested
955	RQ188211	OCC_222	slidcv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1	BBMB	D	For Line patrolling & Tree trimming	24/Sep/2024	08:00	24/Sep/2024	18:00		PLANNED	Requested
956	RQ188267	OCC_222	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-JAMALPUR (BB) CKT-1	BBMB	C	Replacement of 220 kv single Bus Bar with twin 0.5 Sq. Inch ACSR Morkulla Conductor Bus Bar at 220 kv Switchyard.	23/Sep/2024	08:00	29/Sep/2024	18:00		PLANNED	Requested

957	RQ188221	OCC_222	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-DHULKOTE (BB) CKT-2	BBMB	D	Line mtc & removal of nest.	20/Sep/2024	08:00	20/Sep/2024	18:00		PLANNED	Requested	
958	RQ188220	OCC_222	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-DHULKOTE (BB) CKT-1	BBMB	D	Line mtc & removal of nest.	19/Sep/2024	08:00	19/Sep/2024	18:00		PLANNED	Requested	
959	RQ188309	OCC_222	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-3	BBMB	D	C& TAN DELTA	19/Sep/2024	07:30	19/Sep/2024	12:00	LOAD MANAGED ON CKT-1&2	PLANNED	Requested	
960	RQ188308	OCC_222	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-2	BBMB	D	C& TAN DELTA	18/Sep/2024	12:00	18/Sep/2024	16:00	LOAD MANAGED ON CKT-1&3	PLANNED	Requested	
961	RQ188237	OCC_222	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-MAHINDERGARH(H V) (BB) CKT-2	BBMB	D	Yearly mtc.	18/Sep/2024	08:00	18/Sep/2024	18:00		PLANNED	Requested	
962	RQ188241	OCC_222	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-DHULKOTE (BB) CKT-2	BBMB	D	Routine mtc	18/Sep/2024	08:00	18/Sep/2024	18:00		PLANNED	Requested	
963	RQ188307	OCC_222	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-1	BBMB	D	C& TAN DELTA	17/Sep/2024	12:00	17/Sep/2024	16:00	LOAD MANAGED ON CKT-2 &3	PLANNED	Requested	
964	RQ188239	OCC_222	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHATINDA (PS)-LEHRAMOHHABBAT(PS) (BBMB) CKT-1	BBMB	D	Maintenance of Transmission Line	17/Sep/2024	08:00	17/Sep/2024	18:00		PLANNED	Requested	
965	RQ188233	OCC_222	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-KURUKSHETRA (BB) CKT-1	BBMB	D	Line mtc. and removal of bird nest.	17/Sep/2024	08:00	17/Sep/2024	18:00		PLANNED	Requested	
966	RQ188219	OCC_222	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-DHULKOTE (BB) CKT-2	BBMB	D	General Mtc. of Line and Substation Equipment & Half yearly mtc	14/Sep/2024	08:00	14/Sep/2024	18:00		PLANNED	Requested	
967	RQ188190	OCC_222	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA, L-GANGUWAL (BB) CKT-2	BBMB	D	Half yearly mtc	13/Sep/2024	08:00	13/Sep/2024	18:00		PLANNED	Requested	
968	RQ188195	OCC_222	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHAR-GANGUWAL (BB) CKT-1	BBMB	D	Half yearly mtc	11/Sep/2024	08:00	11/Sep/2024	18:00		PLANNED	Requested	
969	RQ188226	OCC_222	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-HISSAR (BB) CKT-1	BBMB	D	Quarterly mtc	11/Sep/2024	08:00	11/Sep/2024	18:00		PLANNED	Requested	
970	RQ188184	OCC_222	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-2	BBMB	D	Yearly Mtc.	09/Sep/2024	08:00	10/Sep/2024	18:00		PLANNED	Requested	
971	RQ188218	OCC_222	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-DHULKOTE (BB) CKT-1	BBMB	D	General Mtc. of Line and Substation Equipment & Half yearly mtc	09/Sep/2024	08:00	10/Sep/2024	18:00		PLANNED	Requested	
972	RQ188194	OCC_222	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA, R-JAMALPUR (BB) CKT-2	BBMB	D	Maintenance of Transmission Line	07/Sep/2024	08:00	07/Sep/2024	18:00		PLANNED	Requested	
973	RQ188193	OCC_222	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA, R-JAMALPUR (BB) CKT-1	BBMB	D	Maintenance of Transmission Line	06/Sep/2024	08:00	06/Sep/2024	18:00		PLANNED	Requested	
974	RQ188302	OCC_222	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-DHULKOTE (BB) CKT-1	BBMB	D	General Mtc. of Line and Substation Equipment & Half yearly mtc at Ganguwal end.	06/Sep/2024	08:00	07/Sep/2024	18:00		PLANNED	Requested	
975	RQ188191	OCC_222	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA, L-GANGUWAL (BB) CKT-3	BBMB	D	Half yearly mtc	05/Sep/2024	08:00	05/Sep/2024	18:00		PLANNED	Requested	
976	RQ188188	OCC_222	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-SANGRUR(PS) (BB) CKT-2	BBMB	D	Yearly Mtc of transmission line	05/Sep/2024	08:00	05/Sep/2024	18:00		PLANNED	Requested	
977	RQ188192	OCC_222	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA, R-GANGUWAL (BB) CKT-1	BBMB	D	Half yearly mtc	04/Sep/2024	08:00	04/Sep/2024	18:00		PLANNED	Requested	
978	RQ188187	OCC_222	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-SANGRUR(PS) (BB) CKT-1	BBMB	D	Yearly Mtc of transmission line	04/Sep/2024	08:00	04/Sep/2024	18:00		PLANNED	Requested	
979	RQ188186	OCC_222	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-JAMALPUR (BB) CKT-2	BBMB	D	Yearly mtc.	03/Sep/2024	08:00	03/Sep/2024	18:00		PLANNED	Requested	
980	RQ188185	OCC_222	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-JAMALPUR (BB) CKT-1	BBMB	D	Yearly mtc.	02/Sep/2024	08:00	02/Sep/2024	18:00		PLANNED	Requested	
981	RQ188189	OCC_222	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA, L-GANGUWAL (BB) CKT-1	BBMB	D	Half yearly mtc	02/Sep/2024	08:00	02/Sep/2024	18:00		PLANNED	Requested	
982	RQ188063	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-ALLAHABADREWAWAR OADJ(UP) (PG) CKT-2	POWERGRID	D	For Testing of Special Protection Scheme(SPS) implementation for overloading of ICTs at Allahabad SS.	28/Sep/2024	09:00	28/Sep/2024	18:00		PLANNED	Requested	
983	RQ188062	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-ALLAHABADREWAWAR OADJ(UP) (PG) CKT-1	POWERGRID	D	For Testing of Special Protection Scheme(SPS) implementation for overloading of ICTs at Allahabad SS.	28/Sep/2024	09:00	28/Sep/2024	18:00		PLANNED	Requested	
984	RQ188202	OCC_222	slcds_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAWAIMADHOPUR(RS)-DAUSA(RS) (PG) CKT-1	POWERGRID	D	Quarterly Maintenance	27/Sep/2024	09:00	27/Sep/2024	14:00		PLANNED	Requested	
985	RQ188204	OCC_222	slcds_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LALSOTE(RS)-DAUSA(RS) (PG) CKT-1	POWERGRID	D	Installation of Piolet string in Lalot-Anta Towers and Quarterly Maintenance	26/Sep/2024	08:00	26/Sep/2024	18:00		PLANNED	Requested	
986	RQ188207	OCC_222	slcds_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1	POWERGRID	D	Installation of Piolet string in Lalot-Anta Towers and Quarterly Maintenance	26/Sep/2024	08:00	26/Sep/2024	18:00		PLANNED	Requested	
987	RQ188430	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALUSTENG-DRASS (PG) CKT-1	POWERGRID	D	Jumper Tightening works and liquidation of shut down nature defects.	23/Sep/2024	10:00	25/Sep/2024	16:00	Kindly approve.	PLANNED	Requested	
988	RQ188429	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DRASS-KARGIL (PG) CKT-1	POWERGRID	D	Jumper Tightening works and liquidation of shut down nature defects.	23/Sep/2024	10:00	25/Sep/2024	16:00	Kindly approve.	PLANNED	Requested	
989	RQ188024	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-3	POWERGRID	D	AMP of line bay elements & protection scheme test at Kanpur	14/Sep/2024	08:00	14/Sep/2024	18:00		PLANNED	Requested	

990	RQ188023	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-2	POWERGRID	D	AMP of line bay elements & protection scheme test at Kanpur	13/Sep/2024	08:00	13/Sep/2024	18:00			PLANNED	Requested
991	RQ188027	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-3	POWERGRID	D	Shutdown of 220kV Kanpur-Unchahar-3 & 4 is required together for Modification in Mutual compensation scheme at Kanpur end.	12/Sep/2024	09:00	12/Sep/2024	16:00			PLANNED	Requested
992	RQ188028	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-4	POWERGRID	D	Shutdown of 220kV Kanpur-Unchahar-3 & 4 is required together for Modification in Mutual compensation scheme at Kanpur end.	12/Sep/2024	09:00	12/Sep/2024	16:00			PLANNED	Requested
993	RQ188210	OCC_222	sldcrc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-2	POWERGRID	D	Quarterly Maintenance	12/Sep/2024	08:00	12/Sep/2024	18:00			PLANNED	Requested
994	RQ188160	OCC_222	sldcrc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV INDIRA NAGAR(RS)-HEERAPURA(RS) (PG) CKT-1	POWERGRID	D	Quarterly maintenance of Bay Equipment	12/Sep/2024	08:00	12/Sep/2024	18:00			PLANNED	Requested
995	RQ188209	OCC_222	sldcrc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-1	POWERGRID	D	Quarterly Maintenance	11/Sep/2024	08:00	11/Sep/2024	18:00			PLANNED	Requested
996	RQ188161	OCC_222	sldcrc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-INDIRA NAGAR(RS) (PG) CKT-1	POWERGRID	D	Quarterly maintenance of Bay Equipment	11/Sep/2024	08:00	11/Sep/2024	18:00			PLANNED	Requested
997	RQ188026	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-2	POWERGRID	D	Shutdown of 220kV Kanpur-Unchahar-3 & 2 is required together for Modification in Mutual compensation scheme at Kanpur end	10/Sep/2024	09:00	10/Sep/2024	16:00			PLANNED	Requested
998	RQ188025	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-1	POWERGRID	D	Shutdown of 220kV Kanpur-Unchahar-1 & 2 is required together for Modification in Mutual compensation scheme at Kanpur end	10/Sep/2024	09:00	10/Sep/2024	16:00			PLANNED	Requested
999	RQ187186	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHPUR(PG)-KANPURSOUTH(UP) (PG) CKT-1	POWERGRID	D	AMP, Relay & CT testing & Line Bay equipment tightening work	10/Sep/2024	08:00	10/Sep/2024	18:00			PLANNED	Requested
1000	RQ187204	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAULIVI (PG)-DHAULIGANGA(NH) (PG) CKT-1	POWERGRID	D	AMP Work	09/Sep/2024	09:00	09/Sep/2024	18:00			PLANNED	Requested
1001	RQ188128	OCC_222	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-1	POWERGRID	D	Preventive maintenance works including replacement of worn out jumpers / droppers and allied clamps etc.	08/Sep/2024	07:00	08/Sep/2024	12:00	30-50 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grids. Rest 200 N\U load shall be affected.		PLANNED	Requested
1002	RQ188129	OCC_222	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-2	POWERGRID	D	Preventive maintenance works including replacement of worn out jumpers / droppers and allied clamps etc.	08/Sep/2024	07:00	08/Sep/2024	12:00	30-50 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grids. Rest 200 N\U load shall be affected.		PLANNED	Requested
1003	RQ187192	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AURAIYA(NT)-SIKANDRA(UP) (PG) CKT-2	POWERGRID	D	Rectification of Shutdown nature defects	05/Sep/2024	08:00	05/Sep/2024	18:00			PLANNED	Requested
1004	RQ187191	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AURAIYA(NT)-SIKANDRA(UP) (PG) CKT-1	POWERGRID	D	Rectification of Shutdown nature defects	04/Sep/2024	09:00	04/Sep/2024	18:00			PLANNED	Requested
1005	RQ187915	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AURAIYA(NT)-SIKANDRA(UP) (PG) CKT-2	POWERGRID	D	AMP Work	03/Sep/2024	08:00	03/Sep/2024	18:00			PLANNED	Requested
1006	RQ187200	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PITHORAGARH-JAULIVI (PG) CKT-2	POWERGRID	D	Anti-theft charging arrangement and charging of 220KV XLPE Underground Spare cable between Location No. 70 & 71	02/Sep/2024	09:00	02/Sep/2024	18:00			PLANNED	Requested
1007	RQ188022	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-1	POWERGRID	D	AMP of line bay element at Kanpur	02/Sep/2024	08:00	02/Sep/2024	18:00			PLANNED	Requested
1008	RQ187868	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-ZIANKOTE(JK) (PDD JK) CKT-1	POWERGRID	D	AMP of Line equipments	27/Sep/2024	10:00	27/Sep/2024	17:00	Kindly approve.		PLANNED	Requested
1009	RQ187956	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-SAMBA (JK) (PDD JK) CKT-2	POWERGRID	D	For AMP of Line Equipments	25/Sep/2024	10:00	25/Sep/2024	17:00	Kindly approve.		PLANNED	Requested
1010	RQ187955	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-SAMBA (JK) (PDD JK) CKT-1	POWERGRID	D	For AMP of Line Equipments	23/Sep/2024	10:00	23/Sep/2024	17:00	Kindly approve.		PLANNED	Requested
1011	RQ187403	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAHADURGARH(PG)-NUNA MAJRA(HV) (HVPNL) CKT-2	POWERGRID	D	FOR 220 KV BUS BAR RETROFITTING WORK & TESTING WORKAT BAHADURGARH SS AND CONSTRUCTION WORK UNER SS104 PACKAGE	23/Sep/2024	08:00	25/Sep/2024	18:00			PLANNED	Requested
1012	RQ187867	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENGANGA(NH)-WAGOORA(PG) (PG) CKT-2	POWERGRID	D	AMP of Line equipments	20/Sep/2024	10:00	20/Sep/2024	17:00	Kindly approve.		PLANNED	Requested
1013	RQ187654	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-RAILWAYHR(RLY) (HVPNL) CKT-2	POWERGRID	D	AMP of Line equipments	20/Sep/2024	08:00	20/Sep/2024	18:00	Kindly approve.		PLANNED	Requested

1014	RQ187402	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAHADURGARH(PG)-NUNA MAJRA(HV) (HVPNL) CKT-1		D	FOR 220KV BUS BAR RETROFITTING WORK & TESTING WORKAT BAHADURGARH SS AND CONSTRUCTION WORK UNER SS104 PACKAGE	20/Sep/2024	08:00	22/Sep/2024	18:00		PLANNED	Requested
1015	RQ187681	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-KANJAL(PJ) (PSTCL) CKT-1		D	for AMP work	19/Sep/2024	10:00	19/Sep/2024	18:00	Kindly approve.	PLANNED	Requested
1016	RQ187883	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANCHKULA(PG)-PINJORE (HV) (HVPNL) CKT-2		D	AMP of Line side equipments	19/Sep/2024	09:30	19/Sep/2024	17:30	Kindly approve.	PLANNED	Requested
1017	RQ187882	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANCHKULA(PG)-PINJORE (HV) (HVPNL) CKT-1		D	AMP of Line side equipments	18/Sep/2024	09:30	18/Sep/2024	17:30	Kindly approve.	PLANNED	Requested
1018	RQ187877	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DANDHARIKALANI(PJ)-LUDHIANA(PG) (PSTCL) CKT-2		D	For AMP of Line Equipments	18/Sep/2024	09:00	18/Sep/2024	18:00	Kindly approve.	PLANNED	Requested
1019	RQ187876	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAGRAON(PJ)-LUDHIANA(PG) (PSTCL) CKT-1		D	For AMP of Line Equipments	16/Sep/2024	09:00	16/Sep/2024	18:00	Kindly approve.	PLANNED	Requested
1020	RQ187872	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1		D	S/D required for reinstallation of aviation globules after OPGW works	16/Sep/2024	08:00	30/Sep/2024	18:00	Under construction head. Kindly approve.	PLANNED	Requested
1021	RQ187871	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1		D	S/D required for reinstallation of aviation globules after OPGW works	16/Sep/2024	08:00	30/Sep/2024	18:00	Under construction head. Kindly approve.	PLANNED	Requested
1022	RQ187958	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PJ) (PG) CKT-2		D	Shutdown is required for ADD CAP works in C & R panel and commissioning of Event Logger	14/Sep/2024	09:00	14/Sep/2024	18:00	Under construction head. Kindly approve.	PLANNED	Requested
1023	RQ187961	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PJ) (PG) CKT-1		D	A/R non auto of 220 KV KISHENPUR(PG)- SARNA(PJ) CKT-I is required for readjustment of bottom phase sag to increase the clearance between middle & bottom conductor in span 165-166.	14/Sep/2024	09:00	14/Sep/2024	18:00	Kindly approve.	PLANNED	Requested
1024	RQ187881	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANCHKULA(PG)-PANCHKULA_SEC_3 2(HV) (HVPNL) CKT-2		D	AMP of Line side equipments	13/Sep/2024	09:30	13/Sep/2024	17:30	Kindly approve.	PLANNED	Requested
1025	RQ187957	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PJ) (PG) CKT-1		D	Shutdown is required for ADD CAP works in C & R panel and commissioning of Event Logger	13/Sep/2024	09:00	13/Sep/2024	18:00	Under construction head. Kindly approve.	PLANNED	Requested
1026	RQ187960	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PJ) (PG) CKT-2		D	A/R non auto of 220 KV KISHENPUR(PG)- SARNA(PJ) CKT-II is required for Replacement of Flashed Polymer Insulator At T. No. 208 B-Ph (Top)	13/Sep/2024	09:00	13/Sep/2024	18:00	Kindly approve.	PLANNED	Requested
1027	RQ187700	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(PJ) (PSTCL) CKT-3		D	For Bus Bar Relay testing of 220 kv bus-2 after modification on 13.06.2024	13/Sep/2024	08:00	13/Sep/2024	18:00	Kindly approve.	PLANNED	Requested
1028	RQ187680	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PJ)-DASUYA(PJ) (PG) CKT-1		D	for AMP work	12/Sep/2024	10:00	12/Sep/2024	17:00	Kindly approve.	PLANNED	Requested
1029	RQ187701	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AMRITSAR(PG)-VERPAL(PJ) (PSTCL) CKT-2		D	AMP of Line equipments	12/Sep/2024	10:00	12/Sep/2024	15:00	Kindly approve.	PLANNED	Requested
1030	RQ187880	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANCHKULA(PG)-PANCHKULA_SEC_3 2(HV) (HVPNL) CKT-1		D	AMP of Line side equipments	12/Sep/2024	09:30	12/Sep/2024	17:30	Kindly approve.	PLANNED	Requested
1031	RQ187653	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-RAILWAYHR(RLY) (HVPNL) CKT-1		D	AMP of Line equipments	11/Sep/2024	08:00	11/Sep/2024	18:00	Kindly approve.	PLANNED	Requested
1032	RQ187699	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(PJ) (PSTCL) CKT-1		D	For Bus Bar Relay testing of 220 kv Bus-1 after modification on 13.06.2024	11/Sep/2024	08:00	11/Sep/2024	18:00	Kindly approve.	PLANNED	Requested
1033	RQ187442	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SUNBRIGHT SL_FGARH_PG (RSBPL)-FATEHGARH_II(PG) (RENEW SUN BRIGHT (RSBPL)) CKT-1		D	FOR AMP WORKS	09/Sep/2024	14:00	12/Sep/2024	23:00		PLANNED	Requested
1034	RQ187441	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SOLARURIA SL_FGARH_PG (RSUPL)-FATEHGARH_II(PG) (RENEW SOLAR URIA (RSUPL)) CKT-1		D	FOR AMP WORKS	07/Sep/2024	14:00	09/Sep/2024	23:00		PLANNED	Requested
1035	RQ187440	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-RENEW_JHARKHAND 3 SL_FGARH_PG (RSEJ3PL) (RSEJ3PL) CKT-1		D	FOR AMP WORKS	04/Sep/2024	14:00	07/Sep/2024	23:00		PLANNED	Requested
1036	RQ187667	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JESSORE(HP)-PONG(BB) (PG) CKT-1		D	Repalcement of Control & Relay Panel under Add Cap_Petition No. 712/TT/2020 at Pong end.	04/Sep/2024	10:00	05/Sep/2024	18:00	Under construction head. Kindly approve.	PLANNED	Requested
1037	RQ187439	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-RENEW SUNWAVE SL_FGRAH_PG (RSWPL) (RENEW SUN WAVE (RSWPL)) CKT-1		D	FOR AMP WORKS	01/Sep/2024	14:00	04/Sep/2024	23:00		PLANNED	Requested

1038	RQ187666	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAIRASIUL(NH)-PONG(BB) (PG) CKT-1		D	Replacment of Control & Relay Panel under Add Cap_Petition No. 712/TT/2020 at Pong end.	01/Sep/2024	10:00	02/Sep/2024	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
1039	RQ187696	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAIRASIUL(NH)-JESSORE(HP) (PG) CKT-1		D	Rectification of broken strand of OPGW between span 78-79.	01/Sep/2024	09:00	01/Sep/2024	16:00	Kindly approve.	PLANNED	Requested	
1040	RQ187869	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1		D	S/D required for reinstallation of aviation globules after OPGW works	01/Sep/2024	08:00	15/Sep/2024	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
1041	RQ187870	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1		D	S/D required for reinstallation of aviation globules after OPGW works	01/Sep/2024	08:00	15/Sep/2024	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
1042	RQ188224	OCC_222	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI(HV)-BHIWANI(BB) (HVPNL) CKT-1	HVPNL	D	Quarterly mtc	27/Sep/2024	08:00	27/Sep/2024	18:00		PLANNED	Requested	
1043	RQ188230	OCC_222	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPATTH(HV)-PANIPAT(BB) (HVPNL) CKT-4	HVPNL	D	Half yearly mtc	25/Sep/2024	08:00	25/Sep/2024	18:00		PLANNED	Requested	
1044	RQ188229	OCC_222	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPATTH(HV)-PANIPAT(BB) (HVPNL) CKT-3	HVPNL	D	Half yearly mtc	24/Sep/2024	08:00	24/Sep/2024	18:00		PLANNED	Requested	
1045	RQ188228	OCC_222	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPATTH(HV)-PANIPAT(BB) (HVPNL) CKT-2	HVPNL	D	Half yearly mtc	23/Sep/2024	08:00	23/Sep/2024	18:00		PLANNED	Requested	
1046	RQ188235	OCC_222	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-LULAHIR(HV) (HVPNL) CKT-1	HVPNL	D	Yearly mtc.	19/Sep/2024	08:00	19/Sep/2024	18:00		PLANNED	Requested	
1047	RQ188227	OCC_222	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPATTH(HV)-PANIPAT(BB) (HVPNL) CKT-1	HVPNL	D	Half yearly mtc	16/Sep/2024	08:00	16/Sep/2024	18:00		PLANNED	Requested	
1048	RQ188008	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JHUSI(UP)-PHULPUR(UP) (PG) CKT-1	POWERGRID, UPPTCL	D	Diversion of lines infringing to Prayagraj inner ring road being executed by NHAI	26/Sep/2024	09:00	28/Sep/2024	18:00		PLANNED	Requested	
1049	RQ188436	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JHUSI(UP)-PHULPUR(UP) (PG) CKT-1	POWERGRID, UPPTCL	C	Diversion of lines infringing to Prayagraj inner ring road being executed by NHAI	26/Sep/2024	08:00	28/Sep/2024	18:00		PLANNED	Requested	
1050	RQ188007	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JHUSI(UP)-PHULPUR(UP) (PG) CKT-1	POWERGRID, UPPTCL	C	Diversion of lines infringing to Prayagraj inner ring road being executed by NHAI	18/Sep/2024	09:00	20/Sep/2024	18:00		PLANNED	Requested	
1051	RQ188029	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-KIDWAI NAGAR KANPUR (UP) (PG) CKT-1	POWERGRID, UPPTCL	D	AMP work of line bay element at Kanpur	13/Sep/2024	09:00	13/Sep/2024	17:00		PLANNED	Requested	
1052	RQ187320	OCC_222	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAR(NT)-RAEBAREILLY(PG) (PG) CKT-1	POWERGRID, UPPTCL	D	Shutdown of 220 KV Unchahar-RBL Ckt-1 >X* 25.07.2024 16:38:01 INDIA (11007682) Phone 9450909453	09/Sep/2024	08:00	11/Sep/2024	18:00		PLANNED	Requested	
1053	RQ187306	OCC_222	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AURAIYA(NT)-SAIFAI (UP) (PG) CKT-1	POWERGRID, UPPTCL	D	S/D of 220 KV Saifa-Auraiya(NTPC) for tightening of the jumpers of the >X line and other maintenance of the line and related	02/Sep/2024	09:00	03/Sep/2024	17:00		PLANNED	Requested	
1054	RQ188200	OCC_222	slcds_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-BHARATPUR(RS) (PG) CKT-1	POWERGRID, RRVNPL	D	maintenance of line and bay at 220KV GSS RVPN, Bharatpur	26/Sep/2024	08:00	26/Sep/2024	18:00		PLANNED	Requested	
1055	RQ188208	OCC_222	slcds_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-BAGRU(RS) (PG) CKT-1	POWERGRID, RRVNPL	D	For quarterly maintenance work of whole grid sub-station	08/Sep/2024	10:00	08/Sep/2024	17:00		PLANNED	Requested	
1056	RQ188240	OCC_222	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BARNALA(BB)-LEHRAMOHABBAT(PS) (PSTCL) CKT-1	PSTCL	D	Maintenance of Transmission Line	25/Sep/2024	08:00	25/Sep/2024	18:00		PLANNED	Requested	
1057	RQ188223	OCC_222	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-DANDHARIKALANI(PS) (PSTCL) CKT-2	PSTCL	D	For Maintenance and Sub-Station Equipment	12/Sep/2024	08:00	12/Sep/2024	18:00		PLANNED	Requested	
1058	RQ188222	OCC_222	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-DANDHARIKALANI(PS) (PSTCL) CKT-1	PSTCL	D	For Maintenance and Sub-Station Equipment	11/Sep/2024	08:00	11/Sep/2024	18:00		PLANNED	Requested	
1059	RQ187914	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NEW TANDA (UP)-SOHAWAL(PG) (UP) CKT-1	UPPTCL	D	For Relay Testing and AMP at 400kV Sohawal	21/Sep/2024	09:00	21/Sep/2024	18:00		PLANNED	Requested	
1060	RQ188030	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-SIKANDRA(UP) (UP) CKT-1	UPPTCL	D	for AMP of line bay at Kanpur	17/Sep/2024	09:00	17/Sep/2024	17:00		PLANNED	Requested	
1061	RQ187321	OCC_222	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAR(NT)-RAEBAREILLY(PG) (UP) CKT-2	UPPTCL	D	Shutdown of 220 KV Unchahar-RBL Ckt-2 >X* 25.07.2024 16:38:43 INDIA (11007682) Phone 9450909453	12/Sep/2024	08:00	14/Sep/2024	18:00		PLANNED	Requested	
1062	RQ187185	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHPUR(PG)-SARH(UP) (UP) CKT-2	UPPTCL	D	AMP, Relay & CT testing & Line Bay equipment tightening work	06/Sep/2024	08:00	06/Sep/2024	18:00		PLANNED	Requested	
1063	RQ187636	OCC_222	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAHARANPUR(UP)-KHODRI(UK) (UP) CKT-1	UPPTCL	D	Looping chopping of tree branches in line corridor	05/Sep/2024	09:00	11/Sep/2024	18:00		PLANNED	Requested	
1064	RQ187985	OCC_222	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SHAHJAHANPUR(PG)-LAKHIMPUR(GOLA) (UP) CKT-2	UPPTCL	D	AMP Works	02/Sep/2024	09:00	02/Sep/2024	18:00		PLANNED	Requested	
1065	RQ188311	OCC_222	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-2	DTL	D	C& TAN DELTA	21/Sep/2024	08:00	21/Sep/2024	12:00	LOAD MANAGED ON CKT-1	PLANNED	Requested	
1066	RQ188310	OCC_222	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-1	DTL	D	C& TAN DELTA	20/Sep/2024	08:00	20/Sep/2024	12:00	LOAD MANAGED ON CKT-2	PLANNED	Requested	

1067	RQ188238	OCC_222	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-MAHINDERGARH(HV) (HVPNL) CKT-1	BBMB,HVPNL	D	Yearly mtc.	17/Sep/2024	08:00	17/Sep/2024	18:00		PLANNED	Requested	
1068	RQ187839	OCC_222	cpcc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SRIPL_SL_BIK2_PG-BIKANER_2 (PBTS) (SERENTICA_R4PL_BIK2) CKT-1	SERENTICA_R4PL_BIK2	D	Bus Extension Work	13/Sep/2024	17:00	20/Sep/2024	23:00		PLANNED	Requested	
1069	RQ187841	OCC_222	cpcc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GRIANPSS_BIK2_(A MPLUS)-BIKANER_2 (PBTS) (GRIAN ENERGY PRIVATE LIMITED) CKT-1	GRIAN ENERGY PRIVATE LIMITED	D	Bus Extension Work	10/Sep/2024	17:00	13/Sep/2024	23:00		PLANNED	Requested	
1070	RQ188130	OCC_222	slidck_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHOWADHI (JK)-GLADNI(PDD) (PDD JK) CKT-1	POWERGRID, PDD JK	D	Preventive maintenance works including replacement of worn out jumpers / droppers and allied clamps etc.	08/Sep/2024	07:00	08/Sep/2024	12:00	30-50 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grids. Rest 200 MW load shall be affected.	PLANNED	Requested	
1071	RQ188133	OCC_222	slidck_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHOWADHI (JK)-GLADNI(PDD) (PDD JK) CKT-1	POWERGRID, PDD JK	D	Preventive maintenance works including replacement of worn out jumpers / droppers and allied clamps etc.	01/Sep/2024	07:00	01/Sep/2024	12:00	The areas which will be affected during the shutdown period are Industrial Areas of Bari Brahmana, Birpur Complex, Sainik Colony, Greater Kailash, Mandal and adjoining areas that are being fed at 33 KV Level from GSS Chowadhi.	PLANNED	Requested	
1072	RQ188136	OCC_222	slidck_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-CHOWADHI (JK) (PDD JK) CKT-1	POWERGRID, PDD JK	D	Preventive maintenance works including replacement of worn out jumpers / droppers and allied clamps etc.	01/Sep/2024	07:00	01/Sep/2024	12:00	The areas which will be affected during the shutdown period are Industrial Areas of Bari Brahmana, Birpur Complex, Sainik Colony, Greater Kailash, Mandal and adjoining areas that are being fed at 33 KV Level from GSS Chowadhi.	PLANNED	Requested	
1073	RQ187840	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PGR_SL_BIK2_PG-BIKANER_2 (PBTS) (PRERAK GREENTECH PVT LTD) CKT-1	PRERAK GREENTECH PVT LTD	D	Bus Extension Work	01/Sep/2024	08:00	30/Sep/2024	18:00		PLANNED	Requested	
1074	RQ188069	OCC_222	cpcc3_sd	BUS	220KV BUS 2 AT SITARGANJ(PG)	POWERGRID	D	Relay Testing work	27/Sep/2024	08:00	27/Sep/2024	18:00		PLANNED	Requested	
1075	RQ188065	OCC_222	cpcc3_sd	BUS	220KV BUS 2 AT KANPUR(PG)	POWERGRID	D	AMP Work	26/Sep/2024	08:00	27/Sep/2024	18:00		PLANNED	Requested	
1076	RQ188068	OCC_222	cpcc3_sd	BUS	220KV BUS 1 AT SITARGANJ(PG)	POWERGRID	D	Relay Testing work	25/Sep/2024	08:00	25/Sep/2024	18:00		PLANNED	Requested	
1077	RQ188064	OCC_222	cpcc3_sd	BUS	220KV BUS 1 AT KANPUR(PG)	POWERGRID	D	AMP Work	20/Sep/2024	08:00	21/Sep/2024	18:00		PLANNED	Requested	
1078	RQ188012	OCC_222	cpcc3_sd	BUS	220KV BUS 2 AT ALLAHABAD(PG)	POWERGRID	C	For Bus Bar Relay Retrofitment & AMP Work	12/Sep/2024	09:00	15/Sep/2024	18:00		PLANNED	Requested	
1079	RQ188011	OCC_222	cpcc3_sd	BUS	220KV BUS 1 AT ALLAHABAD(PG)	POWERGRID	C	For Bus Bar Relay Retrofitment & AMP Work	09/Sep/2024	09:00	11/Sep/2024	18:00		PLANNED	Requested	
1080	RQ187761	OCC_222	cpcc1_sd	BUS	220KV BUS 1 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (Busbar Relay Stability Test)	26/Sep/2024	09:00	27/Sep/2024	20:00		PLANNED	Requested	
1081	RQ187760	OCC_222	cpcc1_sd	BUS	220KV BUS 2 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (Bus Bar Relay Stability Test)	24/Sep/2024	09:00	25/Sep/2024	20:00		PLANNED	Requested	
1082	RQ187740	OCC_222	cpcc1_sd	BUS	220KV BUS 2 AT KANKROLI(PG)		C	For Integration of new Bays of HZL	24/Sep/2024	08:00	26/Sep/2024	18:00		PLANNED	Requested	
1083	RQ187738	OCC_222	cpcc1_sd	BUS	220 KV BIKANER(PG) - BUS 2		D	For ICT#3 Commissioning and bay extension work	19/Sep/2024	17:00	21/Sep/2024	23:00		PLANNED	Requested	
1084	RQ187719	OCC_222	cpcc1_sd	BUS	220 KV JIND(PG) - BUS 2		D	Bay Extension work UNDER SS104 PACKAGE	19/Sep/2024	09:00	19/Sep/2024	18:00		PLANNED	Requested	
1085	RQ187775	OCC_222	cpcc1_sd	BUS	220 KV FATEHGARH_JI(PG) - BUS 6		D	For Bay extension and bus bar testing of 06 Nos. line Bay (Jumpering and bay extension work of new bays of Phase II)	18/Sep/2024	14:00	28/Sep/2024	23:00		PLANNED	Requested	
1086	RQ187718	OCC_222	cpcc1_sd	BUS	220 KV JIND(PG) - BUS 1		D	Bay Extension work UNDER SS104 PACKAGE	18/Sep/2024	09:00	18/Sep/2024	18:00		PLANNED	Requested	
1087	RQ187356	OCC_222	cpcc2_sd	BUS	220KV BUS 2 AT AMRITSAR(PG)		D	For Construction Works and Stability of Upcoming 220kV LINE Bay (213).	18/Sep/2024	09:00	21/Sep/2024	18:00	Under construction activity.kindly approve.	PLANNED	Requested	
1088	RQ187739	OCC_222	cpcc1_sd	BUS	220KV BUS 1 AT KANKROLI(PG)		C	For Integration of new Bays of HZL	17/Sep/2024	08:00	19/Sep/2024	18:00		PLANNED	Requested	
1089	RQ187737	OCC_222	cpcc1_sd	BUS	220 KV BIKANER(PG) - BUS 1		D	For ICT#3 Commissioning and bay extension work	16/Sep/2024	17:00	18/Sep/2024	23:00		PLANNED	Requested	
1090	RQ187355	OCC_222	cpcc2_sd	BUS	220KV BUS 1 AT AMRITSAR(PG)		D	For Construction Works and Stability of Upcoming 220kV LINE Bay (213).	13/Sep/2024	09:00	16/Sep/2024	18:00	Under construction activity.kindly approve.	PLANNED	Requested	
1091	RQ187358	OCC_222	cpcc2_sd	BUS	220KV BUS 2 AT MOGA(PG)		D	Bus Bar relay retrofitting work & hotspot attending work	13/Sep/2024	08:00	14/Sep/2024	18:00	Kindly approve.	PLANNED	Requested	
1092	RQ187357	OCC_222	cpcc2_sd	BUS	220KV BUS 1 AT MOGA(PG)		D	Bus Bar relay retrofitting work & hotspot attending work	11/Sep/2024	08:00	12/Sep/2024	18:00	Kindly approve.	PLANNED	Requested	

1093	RQ187768	OCC_222	cpcc1_sd	BUS	220KV BUS 1 AT BAGHPAT(PG)		C	For PD Defect Rectification work in 220 kv Main Bus 1	10/Sep/2024	10:00	13/Sep/2024	20:00	Shutdown along with 220 kv Baghat-Baghat(UP) ckt 1 & 2 & 220 kv Baghat-Modipuram ckt 1 (UP)	PLANNED	Requested	
1094	RQ187348	OCC_222	cpcc2_sd	BUS	220KV BUS 2 AT PANCHKULA(PG)		D	For AMP Works.	10/Sep/2024	09:30	10/Sep/2024	17:30	Kindly approve.	PLANNED	Requested	
1095	RQ187717	OCC_222	cpcc1_sd	BUS	220 KV JIND(PG) - BUS 2		D	Bay Extension work UNDER SS104 PACKAGE	10/Sep/2024	09:00	10/Sep/2024	18:00		PLANNED	Requested	
1096	RQ187774	OCC_222	cpcc1_sd	BUS	220 KV FATEHGARH_JI(PG) - BUS 5		D	For Bay extension and bus bar testing of 06 Nos. line Bay (Jumpering and bay extension work of new bays of Phase II)	09/Sep/2024	14:00	13/Sep/2024	23:00		PLANNED	Requested	
1097	RQ187346	OCC_222	cpcc2_sd	BUS	220KV BUS 1 AT KAITHAL(PG)		D	Shutdown required for installation of BPI to provide additional support for Bus	09/Sep/2024	09:30	14/Sep/2024	18:00	Kindly approve.	PLANNED	Requested	
1098	RQ187716	OCC_222	cpcc1_sd	BUS	220 KV JIND(PG) - BUS 1		D	Bay Extension work UNDER SS104 PACKAGE	09/Sep/2024	09:00	09/Sep/2024	18:00		PLANNED	Requested	
1099	RQ187751	OCC_222	cpcc1_sd	BUS	220KV BUS 2 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (Bus Stability Test)	09/Sep/2024	09:00	10/Sep/2024	20:00		PLANNED	Requested	
1100	RQ187354	OCC_222	cpcc2_sd	BUS	220KV BUS 2 AT AMRITSAR(PG)		D	For Construction Works and Stability of Upcoming 220kv LINE Bay (213).	07/Sep/2024	09:00	10/Sep/2024	18:00	Under construction activity.kindly approve.	PLANNED	Requested	
1101	RQ187747	OCC_222	cpcc1_sd	BUS	220KV BUS 2 AT SONIPAT(PG)		D	For Construction Activity of SS-104 package (extension of 02 No 220 KV Bays at Sonipat SS)	07/Sep/2024	08:00	07/Sep/2024	18:00		PLANNED	Requested	
1102	RQ187347	OCC_222	cpcc2_sd	BUS	220KV BUS 1 AT PANCHKULA(PG)		D	For AMP Works.	06/Sep/2024	09:30	06/Sep/2024	17:30	Kindly approve.	PLANNED	Requested	
1103	RQ187746	OCC_222	cpcc1_sd	BUS	220KV BUS 2 AT SONIPAT(PG)		D	For Construction Activity of SS-104 package (extension of 02 No 220 KV Bays at Sonipat SS)	06/Sep/2024	08:00	06/Sep/2024	18:00		PLANNED	Requested	
1104	RQ187752	OCC_222	cpcc1_sd	BUS	220KV BUS 1 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (Bus Stability Test)	05/Sep/2024	09:00	06/Sep/2024	20:00		PLANNED	Requested	
1105	RQ187745	OCC_222	cpcc1_sd	BUS	220KV BUS 2 AT SONIPAT(PG)		D	For Construction Activity of SS-104 package (extension of 02 No 220 KV Bays at Sonipat SS)	05/Sep/2024	08:00	05/Sep/2024	18:00		PLANNED	Requested	
1106	RQ187707	OCC_222	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 5		D	for AMP work	04/Sep/2024	17:00	04/Sep/2024	23:59		PLANNED	Requested	
1107	RQ187744	OCC_222	cpcc1_sd	BUS	220KV BUS 1 AT SONIPAT(PG)		D	For Construction Activity of SS-104 package (extension of 02 No 220 KV Bays at Sonipat SS)	04/Sep/2024	08:00	04/Sep/2024	18:00		PLANNED	Requested	
1108	RQ187349	OCC_222	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)		D	Retrofitting of equipments under ADD CAP works approved under CERF petition No.470/TT/2020 dated 14.10.2021	03/Sep/2024	09:00	03/Sep/2024	18:00	Under construction activity.kindly approve.	PLANNED	Requested	
1109	RQ187755	OCC_222	cpcc1_sd	BUS	220KV BUS 1 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (erection of equipment)	03/Sep/2024	09:00	04/Sep/2024	20:00	Shutdown of 220 kv Bus-1,BUS-2 and BUS 3 required simultaneously for stringing of Jack Bus in R&Y phase.	PLANNED	Requested	
1110	RQ187757	OCC_222	cpcc1_sd	BUS	220KV BUS 3 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (erection of equipment)	03/Sep/2024	09:00	04/Sep/2024	20:00	Shutdown of 220 kv Bus-1,BUS-2 and BUS 3 required simultaneously for stringing of Jack Bus in R&Y phase.	PLANNED	Requested	
1111	RQ187756	OCC_222	cpcc1_sd	BUS	220KV BUS 2 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (erection of equipment)	03/Sep/2024	09:00	04/Sep/2024	20:00	Shutdown of 220 kv Bus-1,BUS-2 and BUS 3 required simultaneously for stringing of Jack Bus in R&Y phase.	PLANNED	Requested	
1112	RQ187743	OCC_222	cpcc1_sd	BUS	220KV BUS 1 AT SONIPAT(PG)		D	For Construction Activity of SS-104 package (extension of 02 No 220 KV Bays at Sonipat SS)	03/Sep/2024	08:00	03/Sep/2024	18:00		PLANNED	Requested	
1113	RQ187748	OCC_222	cpcc1_sd	BUS	220KV BUS 2 AT HISSAR(PG)		D	for AMP work	02/Sep/2024	14:00	02/Sep/2024	23:00		PLANNED	Requested	
1114	RQ187749	OCC_222	cpcc1_sd	BUS	220KV BUS 1 AT HISSAR(PG)		D	for AMP work	02/Sep/2024	14:00	02/Sep/2024	23:00		PLANNED	Requested	
1115	RQ187750	OCC_222	cpcc1_sd	BUS	220KV BUS 3 AT HISSAR(PG)		D	for AMP work	02/Sep/2024	14:00	02/Sep/2024	23:00		PLANNED	Requested	
1116	RQ187345	OCC_222	cpcc2_sd	BUS	220KV BUS 1 AT KAITHAL(PG)		D	Shutdown required for installation of BPI to provide additional support for Bus	02/Sep/2024	09:30	07/Sep/2024	18:00	Kindly approve.	PLANNED	Requested	
1117	RQ187742	OCC_222	cpcc1_sd	BUS	220KV BUS 1 AT SONIPAT(PG)		D	For Construction Activity of SS-104 package (extension of 02 No 220 KV Bays at Sonipat SS)	02/Sep/2024	08:00	02/Sep/2024	18:00		PLANNED	Requested	
1118	RQ187353	OCC_222	cpcc2_sd	BUS	220KV BUS 1 AT AMRITSAR(PG)		D	For Construction Works and Stability of Upcoming 220kv LINE Bay (213).	01/Sep/2024	09:00	04/Sep/2024	18:00	Under construction activity.kindly approve.	PLANNED	Requested	
1119	RQ188252	OCC_222	bbmb_sd	BUS	220KV BUS 2 AT CHARKHI DADRI(BB)	BBMB	D	Yearly Maintenance	25/Sep/2024	08:00	25/Sep/2024	18:00		PLANNED	Requested	
1120	RQ188246	OCC_222	bbmb_sd	BUS	220KV BUS 1 AT BHIWANI(BB)	BBMB	D	For Half Yearly Maintenance	25/Sep/2024	08:00	25/Sep/2024	18:00		PLANNED	Requested	
1121	RQ188251	OCC_222	bbmb_sd	BUS	220KV BUS 1 AT CHARKHI DADRI(BB)	BBMB	D	Yearly Maintenance	24/Sep/2024	08:00	24/Sep/2024	18:00		PLANNED	Requested	
1122	RQ188293	OCC_222	bbmb_sd	BUS	220KV BUS 3 AT BHAKRA_R(BB)	BBMB	C	Replacement of 220 kv single Bus Bar with twin 0.5 Sq. inch ACSR Morkulla Conductor Bus Bar at 220 kv Switchyard.	23/Sep/2024	08:00	29/Sep/2024	18:00		PLANNED	Requested	
1123	RQ188250	OCC_222	bbmb_sd	BUS	220KV BUS 2 AT JAMALPUR(BB)	BBMB	D	Yearly Maintenance	21/Sep/2024	08:00	21/Sep/2024	18:00		PLANNED	Requested	
1124	RQ188249	OCC_222	bbmb_sd	BUS	220KV BUS 1 AT JAMALPUR(BB)	BBMB	D	Yearly Maintenance	20/Sep/2024	08:00	20/Sep/2024	18:00		PLANNED	Requested	
1125	RQ188247	OCC_222	bbmb_sd	BUS	220KV BUS 2 AT BHIWANI(BB)	BBMB	D	Half Yearly Mtc.	18/Sep/2024	08:00	18/Sep/2024	18:00		PLANNED	Requested	
1126	RQ188306	OCC_222	bbmb_sd	BUS	220KV BUS 2 AT JALANDHAR(BB)	BBMB	D	Yearly Mtc.	05/Sep/2024	08:00	05/Sep/2024	18:00		PLANNED	Requested	

1127	RQ188305	OCC_222	bbmb_sd	BUS	220KV BUS 1 AT JALANDHAR(BB)	BBMB	D	Yearly mtc.	04/Sep/2024	08:00	04/Sep/2024	18:00		PLANNED	Requested	
1128	RQ187563	OCC_222	ntpcos_sd	BUS	220KV BUS 2 AT UNCHAHAR(NT)	NTPC	C	Maint of Bus#2 side isolator of diff bays.	16/Sep/2024	08:00	20/Sep/2024	18:00		PLANNED	Requested	
1129	RQ187562	OCC_222	ntpcos_sd	BUS	220KV BUS 1 AT UNCHAHAR(NT)	NTPC	C	Maint of Bus#1 side isolator of diff bays.	09/Sep/2024	08:00	13/Sep/2024	18:00		PLANNED	Requested	
1130	RQ187830	OCC_222	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSL) - BUS 2	PBTSL	D	Bus Extension Work	13/Sep/2024	15:00	18/Sep/2024	23:00		PLANNED	Requested	
1131	RQ187846	OCC_222	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSL) - BUS 2	PBTSL	D	Bay Extension Work	10/Sep/2024	17:00	12/Sep/2024	23:00		PLANNED	Requested	
1132	RQ187845	OCC_222	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSL) - BUS 1	PBTSL	D	Bay Extension Work	10/Sep/2024	17:00	12/Sep/2024	23:00		PLANNED	Requested	
1133	RQ187829	OCC_222	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSL) - BUS 1	PBTSL	D	Bus Extension Work	05/Sep/2024	15:00	12/Sep/2024	23:00		PLANNED	Requested	
1134	RQ188131	OCC_222	slidck_sd	BUS	220KV BUS 1 AT GLADNI(PDD)	PDD JK	D	Preventive maintenance works including replacement of worn out jumpers / droppers and allied clamps etc.	08/Sep/2024	07:00	08/Sep/2024	12:00	30-50 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grids. Rest 200 NI(U) load shall be affected.	PLANNED	Requested	
1135	RQ188132	OCC_222	slidck_sd	BUS	220KV BUS 2 AT GLADNI(PDD)	PDD JK	D	Preventive maintenance works including replacement of worn out jumpers / droppers and allied clamps etc.	08/Sep/2024	07:00	08/Sep/2024	12:00	30-50 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grids. Rest 200 NI(U) load shall be affected.	PLANNED	Requested	
1136	RQ188134	OCC_222	slidck_sd	BUS	220 KV CHOWADHI (JK) - BUS 1	PDD JK	D	Preventive maintenance works including replacement of worn out jumpers / droppers and allied clamps etc.	01/Sep/2024	07:00	01/Sep/2024	12:00	The areas which will be affected during the shutdown period are Industrial Areas of Bari Brahmana, Birpur Complex, Sainik Colony, Greater Kallaish, Mandal and adjoining areas that are being fed at 33 KV Level from GSS Chowadhi.	PLANNED	Requested	
1137	RQ188135	OCC_222	slidck_sd	BUS	220 KV CHOWADHI (JK) - BUS 2	PDD JK	D	Preventive maintenance works including replacement of worn out jumpers / droppers and allied clamps etc.	01/Sep/2024	07:00	01/Sep/2024	12:00	The areas which will be affected during the shutdown period are Industrial Areas of Bari Brahmana, Birpur Complex, Sainik Colony, Greater Kallaish, Mandal and adjoining areas that are being fed at 33 KV Level from GSS Chowadhi.	PLANNED	Requested	
1138	RQ187966	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HIRANAGAR(PDD)-SEWA_2(NH) (PG) CKT-2		D	For replacement of Flashed Porcelain Disc Insulator At T. No. 108 B-Ph (Top) & Y-Phase middle.	27/Sep/2024	10:00	27/Sep/2024	17:00	Kindly approve.	PLANNED	Requested	
1139	RQ187967	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HIRANAGAR(PDD)-SEWA_2(NH) (PG) CKT-1		D	A/R non auto of 132KV Sewa-II to Hiranagar Transmission Line Ckt-I is required for replacement of Flashed Porcelain Disc Insulator At T. No. 108 B-Ph (Top) & Y-Phase middle.	27/Sep/2024	10:00	27/Sep/2024	17:00	Kindly approve.	PLANNED	Requested	
1140	RQ187964	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HIRANAGAR(PDD)-SEWA_2(NH) (PG) CKT-1		D	For replacement of Flashed Porcelain Disc Insulator At T. No. 108 R-Ph (Top) & B-Phase Bottom.	26/Sep/2024	10:00	26/Sep/2024	17:00	Kindly approve.	PLANNED	Requested	
1141	RQ187965	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HIRANAGAR(PDD)-SEWA_2(NH) (PG) CKT-2		D	A/R non auto of 132KV Sewa-II to Hiranagar Transmission Line Ckt-II is required for replacement of Flashed Porcelain Disc Insulator At T. No. 108 R-Ph (Top) & B-Phase Bottom.	26/Sep/2024	10:00	26/Sep/2024	17:00	Kindly approve.	PLANNED	Requested	
1142	RQ187962	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HIRANAGAR(PDD)-SEWA_2(NH) (PG) CKT-1		D	A/R non auto of 132KV Sewa-II to Hiranagar Transmission Line Ckt-I is required for PID work from Tower No 106 to 110	04/Sep/2024	09:00	07/Sep/2024	18:00	Kindly approve.	PLANNED	Requested	
1143	RQ187963	OCC_222	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HIRANAGAR(PDD)-SEWA_2(NH) (PG) CKT-2		D	A/R non auto of 132KV Sewa-II to Hiranagar Transmission Line Ckt-II is required for PID work from Tower No 106 to 110	04/Sep/2024	09:00	07/Sep/2024	18:00	Kindly approve.	PLANNED	Requested	
1144	RQ188201	OCC_222	slidcr_sd	AC TRANSMISSION LINE CIRCUIT	132 KV AMARPURATHEDI(R S)-HISAR(BB) (RS) CKT-1	RRVPLN	D	for Line Maintenance And Tree Trimming Work	06/Sep/2024	08:00	06/Sep/2024	18:00		PLANNED	Requested	
1145	RQ187504	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAPUR(UP)-MURADNAGAR_1(U P) (PG) CKT-1		D	LINE BAY AMP AT MURADNAGAR SUBSTATION	26/Sep/2024	08:00	26/Sep/2024	18:00		PLANNED	Requested	
1146	RQ187528	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-RISHIKESH(UK) (PG) CKT-1		D	AMP OF LINE BAY EQUIPMRNT	16/Sep/2024	08:00	16/Sep/2024	18:00	OTHER END IS PTCUL SUBSTATION RISHIKESH	PLANNED	Requested	
1147	RQ187527	OCC_222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-KASHIPUR(UK) (PG) CKT-2		D	AMP OF LINE BAY EQUIPMRNT	05/Sep/2024	08:00	05/Sep/2024	18:00	OTHER END KASHIPUR IS PTCUL SUBSTATION	PLANNED	Requested	

1148	RQ187787	OCC_222	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-CHITTORGARH (PG) CKT-2 @AJMER(PG)		D	MOTOR ASSEMBLY RECTIFICATION WORK IN CB OF REACTOR BAY AND IMPLEMENTATION OF PREVENTION OF FERRO-RESONANCE SCHEME IN LR DURING TRIPPING OF LINE	26/Sep/2024	14:00	26/Sep/2024	23:00	SHUTDOWN REQUIRED FOR LR WITH LINE	PLANNED	Requested
1149	RQ187786	OCC_222	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-CHITTORGARH (PG) CKT-1 @AJMER(PG)		D	MOTOR ASSEMBLY RECTIFICATION WORK IN CB OF REACTOR BAY AND IMPLEMENTATION OF PREVENTION OF FERRO-RESONANCE SCHEME IN LR DURING TRIPPING OF LINE	25/Sep/2024	14:00	25/Sep/2024	23:00	SHUTDOWN REQUIRED FOR LR WITH LINE	PLANNED	Requested
1150	RQ187791	OCC_222	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-2 @BIKANER(PG)		D	AMP Work	24/Sep/2024	17:00	24/Sep/2024	23:00		PLANNED	Requested
1151	RQ187785	OCC_222	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-1 @AJMER(PG)		D	MOTOR ASSEMBLY RECTIFICATION WORK IN CB OF REACTOR BAY AND COE AUDIT POINT COMPLIANCE	24/Sep/2024	14:00	24/Sep/2024	23:00		PLANNED	Requested
1152	RQ187790	OCC_222	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-1 @BIKANER(PG)		D	AMP Work	23/Sep/2024	17:00	23/Sep/2024	23:00		PLANNED	Requested
1153	RQ187797	OCC_222	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 @FATEHGARH_III(PG)		D	Ladder logic commissioning with spare reactor logic scheme checking	23/Sep/2024	14:00	25/Sep/2024	23:00		PLANNED	Requested
1154	RQ187784	OCC_222	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-2 @AJMER(PG)		D	MOTOR ASSEMBLY RECTIFICATION WORK IN CB OF REACTOR BAY AND COE AUDIT POINT COMPLIANCE	23/Sep/2024	14:00	23/Sep/2024	23:00		PLANNED	Requested
1155	RQ187796	OCC_222	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_III(PG)-BHADLA(PG) (FBTL) CKT-1 @FATEHGARH_III(PG)		D	Ladder logic commissioning with spare reactor logic scheme checking	20/Sep/2024	14:00	23/Sep/2024	23:00		PLANNED	Requested
1156	RQ187795	OCC_222	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_III(PG)		D	AMP Works	06/Sep/2024	14:00	08/Sep/2024	23:00		PLANNED	Requested
1157	RQ187794	OCC_222	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-FATEHGARH_III(PG) (PFTL) CKT-1 @FATEHGARH_III(PG)		D	AMP Works	05/Sep/2024	14:00	07/Sep/2024	23:00		PLANNED	Requested
1158	RQ187792	OCC_222	cpcc1_sd	LINE REACTOR	50 MVAR SWITCHABLE LR ON 400 KV KANKROLI-ZERDA (PG) CKT-1 @KANKROLI(PG)		D	AMP Work	05/Sep/2024	08:00	05/Sep/2024	18:00		PLANNED	Requested
1159	RQ187793	OCC_222	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 @FATEHGARH_III(PG)		D	AMP Works	04/Sep/2024	14:00	06/Sep/2024	23:00		PLANNED	Requested
1160	RQ187789	OCC_222	cpcc1_sd	LINE REACTOR	80 MVAR NON-SWITCHABLE LR ON KANPUR-BALLABHGARH (PG) CKT-3 @BALLABHGARH(PG)		D	AMP Work	03/Sep/2024	09:00	03/Sep/2024	18:00		PLANNED	Requested
1161	RQ187788	OCC_222	cpcc1_sd	LINE REACTOR	80 MVAR NON-SWITCHABLE LR ON KANPUR-BALLABHGARH (PG) CKT-1 @KANPUR(PG)		D	AMP Work	02/Sep/2024	09:00	02/Sep/2024	18:00		PLANNED	Requested
1162	RQ188070	OCC_222	cpcc3_sd	BUS	132 KV SITARGANJ(PG) - BUS 1	POWERGRID	D	Relay Testing work	23/Sep/2024	08:00	23/Sep/2024	18:00		PLANNED	Requested
1163	RQ188049	OCC_222	cpcc3_sd	BAY	213 MAIN BAY - 220 KV KANPUR(PG)-KANPURNABASTA (UP) (PG) CKT-1 (POWERGRID) AT 220 KV KANPUR(PG)	POWERGRID	C	For pneumatic drive overhauling of circuit breaker-ABB make. During s/d line shall remain charged from TBC Bay	19/Sep/2024	08:00	22/Sep/2024	18:00		PLANNED	Requested
1164	RQ188047	OCC_222	cpcc3_sd	BAY	201 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT KANPUR(PG) (POWERGRID) AT 220 KV KANPUR(PG)	POWERGRID	C	For pneumatic drive overhauling of circuit breaker-ABB make. ICT-1 will remain charged from TBC	11/Sep/2024	08:00	14/Sep/2024	18:00		PLANNED	Requested

