



सत्यमेव जयते

भारत सरकार

Government of India

विद्युत मंत्रालय

Ministry of Power

उत्तर क्षेत्रीय विद्युत समिति

Northern Regional Power Committee

सं.: उ.क्षे.वि.स./प्रचालन/106/01/2024/582-623

दिनांक: 17.10.2024

विषय: उत्तर क्षेत्रीय विद्युत समिति की प्रचालन समन्वय उप- समिति की 224वीं बैठक में स्वीकृत आऊटेज कार्यक्रम की सूची।

Subject: Outage programme approved in the 224th OCC Meeting.

विद्युत् उत्पादन कंपनियों व पारेषण लाइसेंस धारकों द्वारा उत्पादन इकाइयों व पारेषण तंत्र के प्रस्तावित आऊटेज कार्यक्रमों को दिनांक 16.10.2024 में आयोजित प्रचालन समन्वय उप- समिति की 224 वीं बैठक में चर्चा करने के पश्चात आऊटेज कार्यक्रम की स्वीकृत सूची को उत्तर क्षेत्रीय विद्युत समिति के वेब पोर्टल पर उपलब्ध किया गया है। सभी आऊटेज कार्यक्रम संभावित हैं एवं वास्तविक काल में ग्रिड की स्थिति के अनुरूप प्रभावी होंगे। किसी प्रकार की त्रुटि होने पर दो कार्य दिवसों के भीतर हमें सूचित करने का कष्ट करें।

The outage programme of Generating Units and Transmission Lines proposed by Generating Companies and Transmission Licensees were discussed in the 224th OCC meeting held on 16.10.2024 and the approved list of outages program has been uploaded on NRPC web portal. All outage programmes are approved tentatively subject to real time grid conditions. Discrepancy, if any may kindly be intimated within two working days.

(डी. के. मीना)

अधीक्षण अभियंता (प्रचालन)

सेवा में,

प्रचालन समन्वय उप- समिति के सभी सदस्य।

APPROVED OUTAGE PROGRAM OF 224th OCC

Sr No	Reference Number	OCC Number	Name of Requesting Agency	Element Type	Element Name	Owner	Daily/Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	Request Type	Shutdown Status	Approved From Date	Approved From Time	Approved To Date	Approved To Time	OCC Remarks
1	RQ194674	OCC_224	ntpcncr_sd	GENERATING UNIT	88.71 MW ANTA GPS - UNIT 2	NTPC	C	GT#2 Major Overhauling	12/Nov/2024	00:00	12/Dec/2024	23:59	Outage	PLANNED	Approved	12-Nov-24	00:00	12-Dec-24	23:59	Already approved in OCC-223(08-OCT to 07-NOV)
2	RQ194411	OCC_224	ntpcos_sd	GENERATING UNIT	210 MW UNCHAHAHAR II TPS - UNIT 2	NTPC	C	for Boiler OH + Boiler RLA + TG Brg valves insp + MOP inspection	10/Nov/2024	00:00	14/Dec/2024	23:59		PLANNED	Approved	10-Nov-24	00:00	14-Dec-24	23:59	Subject to Revival of UNCHAHAHAR II TPS - UNIT 1
3	RQ194410	OCC_224	ntpcos_sd	GENERATING UNIT	210 MW UNCHAHAHAR II TPS - UNIT 1	NTPC	C	for boiler license renewal.	03/Nov/2024	00:00	08/Nov/2024	23:59		PLANNED	Approved	03-Nov-24	00:00	08-Nov-24	23:59	May be allowed for boiler license renewal/ Subject to Revival of UNCHAHAHAR III TPS - UNIT 1
4	RQ195291	OCC_224	jhajar_sd	GENERATING UNIT	500 MW ISTPP (JHAJJAR) - UNIT 1	APCPL	C	Boiler Licence Renewal	27/Nov/2024	00:00	03/Dec/2024	23:59		PLANNED	Approved	27-Nov-24	00:00	03-Dec-24	23:59	Subject to Haryana & Delhi consent
5	RQ194378	OCC_224	singoli_sd	GENERATING UNIT	33 MW SINGOLI BHATWARI HEP - UNIT 3	SINGOLI (LTUHP)	C	Annual maintenance	30/Jan/2025	08:00	28/Feb/2025	18:00	Generation not affected due to lean season.	PLANNED	Approved	30-Jan-25	08:00	28-Feb-25	18:00	Uttarakhand SLDC gave consent.
6	RQ194377	OCC_224	singoli_sd	GENERATING UNIT	33 MW SINGOLI BHATWARI HEP - UNIT 2	SINGOLI (LTUHP)	C	Annual maintenance	20/Dec/2024	08:00	20/Jan/2025	23:55	Generation not affected due to lean season.	PLANNED	Approved	20-Dec-24	08:00	20-Jan-25	23:55	Uttarakhand SLDC gave consent.
7	RQ194376	OCC_224	singoli_sd	GENERATING UNIT	33 MW SINGOLI BHATWARI HEP - UNIT 1	SINGOLI (LTUHP)	C	Annual maintenance	10/Nov/2024	09:00	10/Dec/2024	23:55	Generation not affected due to lean season.	PLANNED	Approved	10-Nov-24	09:00	10-Dec-24	23:55	Uttarakhand SLDC gave consent.
8	RQ195789	OCC_224	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-2	POWER GRID	D	For Joint Box Creation for Commissiong of 765kV Jabalpur - Orai OPGW Link	08/Nov/2024	08:00	10/Nov/2024	18:00	SD by WR2 ULDC	PLANNED	Approved	08-Nov-24	08:00	10-Nov-24	18:00	ATC Curtailment of 1450 MW in NR Import. Subjected to WRPC Approval
9	RQ195822	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-GWALIOR (PG) CKT-1	POWER GRID	D	for attending S/D nature defect in line. Dia to be kept open at both ends.	26/Nov/2024	09:00	26/Nov/2024	18:00		PLANNED	Approved	26-Nov-24	09:00	26-Nov-24	18:00	Subjected to WRPC Approval
10	RQ195823	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-SATNA (PG) CKT-1	POWER GRID	D	A/R in non auto required to attend S/D NATURE DEFECTS in 765KV-GWALIOR-ORAI-1	26/Nov/2024	09:00	26/Nov/2024	18:00		PLANNED	Approved	26-Nov-24	09:00	26-Nov-24	18:00	Subjected to WRPC Approval
11	RQ195826	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-1	POWER GRID	D	For Normalization of spare Reactor work, Dia to be kept open at both ends. by WR-2	20/Nov/2024	09:00	20/Nov/2024	13:30		PLANNED	Approved	20-Nov-24	09:00	20-Nov-24	13:30	ATC Curtailment of 900 MW in NR Import. Subjected to WRPC Approval
12	RQ195703	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2	POWER GRID	D	Line & bay AMP work.	18/Nov/2024	15:00	18/Nov/2024	23:00	other ckt will be non auto mode	PLANNED	Approved	18-Nov-24	15:00	18-Nov-24	23:00	ATC Curtailment of 450 MW in NR Import. Subjected to WRPC Approval
13	RQ195123	OCC_224	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1	POWER GRID	D	Quarterly Maitenance alongwith line reactor at 765kV Phagi	18/Nov/2024	08:00	18/Nov/2024	18:00		PLANNED	Approved	18-Nov-24	08:00	18-Nov-24	18:00	ATC Curtailment of 450 MW in NR Import. To be staggered from ckt 2 shutdown. Subjected to WRPC Approval
14	RQ195686	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1	POWER GRID	D	A/R Non Auto mode For attending shutdown defects in circuit #2	14/Nov/2024	08:00	14/Nov/2024	18:00	SD requested by WR@2	PLANNED	Approved	14-Nov-24	15:00	14-Nov-24	23:00	To be availed from 15:00 hrs. Subjected to WRPC Approval

15	RQ195687	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2	POWER GRID	D	For attending shutdown defects in Line and TWFL commisioning. A/R Non Auto mode in Circuit #1 For attending shutdown defects in circuit #2/ YEARLY AMP. Dia to be kept open at both ends.	14/Nov/2024	08:00	14/Nov/2024	18:00	SD requested by WR@2	PLANNED	Approved	14-Nov-24	15:00	14-Nov-24	23:00	ATC Curtailment of 2950 MW in NR Export. To be availed from 15:00 hrs. Subjected to WRPC Approval
16	RQ195684	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1	POWER GRID	D	For attending shutdown defects in Line and TWFL commisioning. A/R Non Auto mode in Circuit #2 For attending shutdown defects in circuit #1. Dia to be kept open at both ends.	13/Nov/2024	08:00	13/Nov/2024	18:00		PLANNED	Approved	13-Nov-24	15:00	13-Nov-24	23:00	ATC Curtailment of 2950 MW in NR Export. To be availed from 15:00 hrs. Subjected to WRPC Approval
17	RQ195685	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2	POWER GRID	D	A/R Non Auto mode For attending shutdown defects in circuit #1	13/Nov/2024	08:00	13/Nov/2024	18:00		PLANNED	Approved	13-Nov-24	15:00	13-Nov-24	23:00	To be availed from 15:00 hrs. Subjected to WRPC Approval
18	RQ195702	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1	POWER GRID	D	Line & bay AMP work.	11/Nov/2024	15:00	11/Nov/2024	23:00	other ckt will be non auto mode	PLANNED	Approved	11-Nov-24	15:00	11-Nov-24	23:00	ATC Curtailment of 450 MW in NR Import. Subjected to WRPC Approval
19	RQ195402	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHPUR-SASARAM (PG) CKT-1	POWER GRID	D	Insulator cleaning at different locations	07/Nov/2024	08:00	08/Nov/2024	18:00		PLANNED	Approved	07-Nov-24	08:00	08-Nov-24	18:00	Subjected to ERPC Approval
20	RQ195824	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-SATNA (PG) CKT-1	POWER GRID	D	For Switching of Spare with R-ph (For taking R-Ph in Service)	06/Nov/2024	09:00	06/Nov/2024	14:00		PLANNED	Approved	06-Nov-24	09:00	06-Nov-24	14:00	ATC Curtailment of 2450 MW in NR Import. Subjected to WRPC Approval
21	RQ195465	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-2	POWER GRID	D	Insulator cleaning work in polluted area for winter preparedness	06/Nov/2024	08:00	07/Nov/2024	18:00		PLANNED	Approved	06-Nov-24	08:00	07-Nov-24	18:00	Subjected to ERPC Approval
22	RQ195464	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-1	POWER GRID	D	Insulator cleaning work in polluted area for winter preparedness	01/Nov/2024	08:00	02/Nov/2024	18:00		PLANNED	Approved	01-Nov-24	08:00	02-Nov-24	18:00	Subjected to ERPC Approval
23	RQ195825	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-1	POWER GRID	D	AMP of Line Reactor & Spare rotation work , dia to be kept open both ends	01/Nov/2024	08:00	30/Nov/2024	18:00		PLANNED	Approved	01-Nov-24	08:00	30-Nov-24	18:00	ATC Curtailment of 900 MW in NR Import. Subjected to WRPC Approval
24	RQ195443	OCC_224	apl_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH(APL)-ADANI MUNDRA(APL) (ATIL) CKT-1	POWER GRID	D	Annual maintenance valve hall,testing of equipments,SRI replacement and annual maintenance of 500kv HVDC pole-1	28/Nov/2024	08:00	30/Nov/2024	20:00		PLANNED	Approved	28-Nov-24	08:00	30-Nov-24	20:00	ATC Curtailment of 900 MW in NR Import. Subjected to WRPC Approval
25	RQ195435	OCC_224	apl_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH(APL)-ADANI MUNDRA(APL) (ATIL) CKT-1	POWER GRID	D	For carrying out Khavda Lakadia Line crossing activity	07/Nov/2024	08:00	07/Nov/2024	20:00		PLANNED	Approved	07-Nov-24	08:00	07-Nov-24	20:00	ATC Curtailment of 900 MW in NR Import. Subjected to WRPC Approval

26	RQ195434	OCC_224	apl_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH(APL)-ADANI MUNDRA(APL) (ATIL) CKT-1	POWER GRID	D	For carrying out Khavda Lakadia Line crossing activity	06/Nov/2024	08:00	06/Nov/2024	20:00		PLANNED	Approved	06-Nov-24	08:00	06-Nov-24	20:00	ATC Curtailment of 900 MW in NR Import. Subjected to WRPC Approval
27	RQ195696	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1	POWER GRID	D	A/R Non Auto mode in Circuit #1 For attending shutdown defects in circuit #2	21/Nov/2024	08:00	21/Nov/2024	18:00	SD by WR-2	PLANNED	Approved	21-Nov-24	15:00	21-Nov-24	23:00	To be availed from 15:00 hrs. Subjected to WRPC approval
28	RQ195695	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-2	POWER GRID	D	For attending shutdown defects in Line. Dia to be kept open at both ends.	21/Nov/2024	08:00	21/Nov/2024	18:00	SD by WR-2	PLANNED	Approved	21-Nov-24	15:00	21-Nov-24	23:00	ATC Curtailment of 2100 MW in NR Export. To be availed from 15:00 hrs. Subjected to WRPC approval
29	RQ195693	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-2	POWER GRID	D	A/R Non Auto mode in Circuit #2 For attending shutdown defects in circuit #1	20/Nov/2024	08:00	20/Nov/2024	18:00	SD BY WR-2	PLANNED	Approved	20-Nov-24	15:00	20-Nov-24	23:00	To be availed from 15:00 hrs. Subjected to WRPC approval
30	RQ195694	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1	POWER GRID	D	Yearly AMP of LTE and main bay circuit breaker and For attending shutdown defects in Line at Kansari end. Dia to be kept open at both ends.	20/Nov/2024	08:00	20/Nov/2024	18:00	SD BY WR-2	PLANNED	Approved	20-Nov-24	15:00	20-Nov-24	23:00	ATC Curtailment of 2100 MW in NR Export. To be availed from 15:00 hrs. Subjected to WRPC approval
31	RQ195398	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-1	POWER GRID	C	Replacement of 03 no.s Line CT at Singrauli End under Add cap 2019-24	06/Nov/2024	08:00	07/Nov/2024	18:00		PLANNED	Approved	06-Nov-24	08:00	07-Nov-24	18:00	
32	RQ195467	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-2	POWER GRID	D	Insulator cleaning in polluted area for winter preparedness	02/Nov/2024	08:00	02/Nov/2024	18:00		PLANNED	Approved	02-Nov-24	08:00	02-Nov-24	18:00	Subjected to ERPC Approval
33	RQ195466	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-1	POWER GRID	D	Insulator cleaning in polluted area for winter preparedness	01/Nov/2024	08:00	01/Nov/2024	18:00		PLANNED	Approved	01-Nov-24	08:00	01-Nov-24	18:00	Subjected to ERPC Approval
34	RQ195050	OCC_224	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT FATEHGARH_II(PG)		D	Commissioning of RTCC for ICT. For AMP works	15/Nov/2024	17:00	17/Nov/2024	23:59		PLANNED	Approved	15-Nov-24	17:00	17-Nov-24	23:59	May be given from 1700 Hrs
35	RQ195049	OCC_224	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT FATEHGARH_II(PG)		D	Commissioning of RTCC for ICT. For AMP works	12/Nov/2024	17:00	14/Nov/2024	23:59		PLANNED	Approved	12-Nov-24	17:00	14-Nov-24	23:59	May be given from 1700 Hrs
36	RQ195788	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-SHUJALPUR(PG) (RTCL) CKT-2	RTCL	D	AMP WORK OF LINE BAY 413L AND LINE REACTOR	06/Nov/2024	08:00	06/Nov/2024	18:00	SD by WR2	PLANNED	Approved	06-Nov-24	08:00	06-Nov-24	18:00	Subjected to WRPC Approval
37	RQ195787	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-SHUJALPUR(PG) (RTCL) CKT-1	RTCL	D	AMP WORK OF LINE BAY 413L AND LINE REACTOR	04/Nov/2024	08:00	04/Nov/2024	18:00	SD by WR2	PLANNED	Approved	04-Nov-24	08:00	04-Nov-24	18:00	Subjected to WRPC Approval
38	RQ194916	OCC_224	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)		D	For AMP work	29/Nov/2024	08:00	29/Nov/2024	20:00	FOR AMP WORK	PLANNED	Approved	29-Nov-24	08:00	29-Nov-24	20:00	
39	RQ194912	OCC_224	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)		D	BUS BAR RELAY RETROFITTING WORK	08/Nov/2024	08:00	09/Nov/2024	20:00	BUS BAR RELAY RETROFITTING WORK	PLANNED	Approved	08-Nov-24	08:00	09-Nov-24	20:00	
40	RQ194911	OCC_224	cpcc1_sd	BUS	400KV BUS 3 AT MANDOLA(PG)		D	BUS BAR RELAY RETROFITTING WORK	06/Nov/2024	08:00	07/Nov/2024	20:00	BUS BAR RELAY RETROFITTING WORK	PLANNED	Approved	06-Nov-24	08:00	07-Nov-24	20:00	

41	RQ194910	OCC_224	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)		D	BUS BAR RELAY RETROFITTING WORK	04/Nov/2024	08:00	05/Nov/2024	20:00	BUS BAR RELAY RETROFITTING WORK	PLANNED	Approved	04-Nov-24	08:00	05-Nov-24	20:00	
42	RQ194918	OCC_224	cpcc1_sd	BUS	220KV BUS 2 AT HISSAR(PG)		C	for retrofitment of 220kv bus bar relay at powergrid hisar reg	01/Nov/2024	09:00	07/Nov/2024	20:00		PLANNED	Approved	02-Nov-24	09:00	08-Nov-24	20:00	may be allowed subject to all other elements must be connected with other bus
43	RQ194917	OCC_224	cpcc1_sd	BUS	220KV BUS 1 AT HISSAR(PG)		C	for retrofitment of 220kv bus bar relay at powergrid hisar reg	01/Nov/2024	09:00	07/Nov/2024	20:00		PLANNED	Approved	09-Nov-24	09:00	15-Nov-24	20:00	One bus shutdown at a time
44	RQ194919	OCC_224	cpcc1_sd	BUS	765 KV KHETRI (PG) - BUS 1		D	FOR PUNCH POINT WORK IN BAY EXTENSION WORK UNDER PNTL	01/Nov/2024	09:00	02/Nov/2024	18:00	FOR PUNCH POINT WORK IN BAY EXTENSION WORK UNDER PNTL	PLANNED	Approved	01-Nov-24	15:00	02-Nov-24	23:00	To be availed from 15:00 hrs.
45	RQ195468	OCC_224	cpcc3_sd	HVDC POLE	800 KV HVDC AGRA(PG) POLE-1	POWER GRID	C	AMP Work	12/Nov/2024	09:00	13/Nov/2024	18:00		PLANNED	Approved	12-Nov-24	09:00	13-Nov-24	18:00	Subjected to ERPC & NERPC Approval
46	RQ195463	OCC_224	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-2		D	Insulator cleaning in polluted area for winter preparedness	19/Nov/2024	08:00	22/Nov/2024	18:00		PLANNED	Approved	19-Nov-24	08:00	22-Nov-24	18:00	
47	RQ195462	OCC_224	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-1		D	Insulator cleaning in polluted area for winter preparedness	15/Nov/2024	08:00	18/Nov/2024	18:00		PLANNED	Approved	15-Nov-24	08:00	18-Nov-24	18:00	
48	RQ194883	OCC_224	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-2		C	"AMP of HVDC Link, Following major work is to be carried out along with regular AMP: 1. OLTC Maintenance of Pole 1 R-Phase converter transformer. 2. MV Breaker replacement 3. Cleaning of Line insulator 4. Modificaiton in Valve Cooling System by OEM M/s Hitachi Energy 5. RTV Coating on Converter transformer Bushings and Wall Bushings. 6. LT system MCCB Retrofitment"	05/Nov/2024	08:00	09/Nov/2024	18:00	Bi pole SD	PLANNED	Conditionally approved					kindly refer additional outage list for the said s/d

49	RQ194882	OCC_224	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-1		C	"AMP of HVDC Link, Following major work is to be carried out along with regular AMP: 1. OLTC Maintenance of Pole 1 R-Phase converter transformer. 2. MV Breaker replacement 3. Cleaning of Line insulator 4. Modification in Valve Cooling System by OEM M/s Hitachi Energy 5. RTV Coating on Converter transformer Bushings and Wall Bushings. 6. LT system MCCB Retrofitment"	05/Nov/2024	08:00	09/Nov/2024	18:00	Bi pole SD	PLANNED	Conditionally approved						kindly refer additional outage list for the said s/d
50	RQ195401	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-FATEHPUR (PG) CKT-1	POWER GRID	D	Line insulator Cleaning at Loc 615-618	29/Nov/2024	08:00	30/Nov/2024	18:00		PLANNED	Approved	29-Nov-24	08:00	30-Nov-24	18:00		
51	RQ194338	OCC_224	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-1	POWER GRID	D	Due to construction of 765 kV S/C (Quad) Mainpuri- Bara Ckt-1 TL, 765 kV S/C (Quad) Mainpuri-Unnao TL and 400 kV D/C (Quad) Tanda-Gonda TL	22/Nov/2024	09:00	22/Nov/2024	18:00		PLANNED	Approved	22-Nov-24	09:00	22-Nov-24	18:00		
52	RQ195674	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1	POWER GRID	D	Diamond crossing of Earth wire as well as OPGW of 765kV D/C Ajmer- Bhadla 2 T/L at Tower number 218-219 with u/c 765kV Bhadla 2-Sikar 2 TLC at AP58-59	20/Nov/2024	13:00	24/Nov/2024	19:00		PLANNED	Approved	20-Nov-24	15:00	24-Nov-24	23:00	ATC Curtailment of 1000-1500 MW in NR Export. To be availed from 15:00 hrs. Subjected to WRPC approval	
53	RQ195675	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2	POWER GRID	D	Diamond crossing of Earth wire as well as OPGW of 765kV D/C Ajmer- Bhadla 2 T/L at Tower number 218-219 with u/c 765kV Bhadla 2-Sikar 2 TLC at AP58-59	20/Nov/2024	13:00	24/Nov/2024	19:00		PLANNED	Approved	20-Nov-24	15:00	24-Nov-24	23:00	ATC Curtailment of 1000-1500 MW in NR Export. To be availed from 15:00 hrs. Subjected to WRPC approval	
54	RQ195370	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-2	POWER GRID	D	S/D RECTIFICATION WORKS	16/Nov/2024	09:00	16/Nov/2024	18:00		PLANNED	Approved	16-Nov-24	09:00	16-Nov-24	18:00		
55	RQ195369	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-1	POWER GRID	D	S/D RECTIFICATION WORKS	15/Nov/2024	09:00	15/Nov/2024	18:00		PLANNED	Approved	15-Nov-24	09:00	15-Nov-24	18:00		

56	RQ195380	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-FATEHPUR (PG) CKT-1	POWER GRID	C	Insulator cleaning Work	09/Nov/2024	08:00	10/Nov/2024	18:00		PLANNED	Approved	09-Nov-24	08:00	10-Nov-24	18:00	
57	RQ194339	OCC_224	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-2	POWER GRID	D	Due to construction of 765 kv S/C (Quad) Mainpuri- Bara Ckt-1 TL, 765 kv S/C (Quad) Mainpuri-Unnao TL and 400 kv D/C (Quad) Tanda-Gonda TL	07/Nov/2024	09:00	07/Nov/2024	18:00		PLANNED	Approved	07-Nov-24	09:00	07-Nov-24	18:00	
58	RQ195209	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-1	POWER GRID	D	Line Bay AMP, Reactor Testing & Reactor Bay Testing at Fatehpur substation.	05/Nov/2024	09:00	05/Nov/2024	17:00		PLANNED	Approved	05-Nov-24	09:00	05-Nov-24	17:00	
59	RQ195410	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BALIALUCKNOW_2 (PG) CKT-1	POWER GRID	D	AMP Work	05/Nov/2024	08:00	05/Nov/2024	18:00		PLANNED	Approved	05-Nov-24	08:00	05-Nov-24	18:00	
60	RQ195704	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2	POWER GRID	D	Line & bay AMP work.	04/Nov/2024	15:00	04/Nov/2024	23:00	other ckt will be non auto mode	PLANNED	Approved	04-Nov-24	15:00	04-Nov-24	23:00	ATC Curtailment of 200 MW in NR import
61	RQ195415	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BAREILLY_2-LUCKNOW_2 (PG) CKT-1	POWER GRID	D	To attend shutdown nature defects in Line under Shahjahanpur section	04/Nov/2024	09:00	04/Nov/2024	18:00		PLANNED	Approved	04-Nov-24	09:00	04-Nov-24	18:00	
62	RQ195129	OCC_224	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2	POWER GRID	D	Quarterly Maintenance alongwith line reactor at 765kv Phagi	04/Nov/2024	08:00	04/Nov/2024	18:00		PLANNED	Rejected					Duplicate entry
63	RQ195138	OCC_224	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-2	RRV PNL	D	alongwith line reactor at 765kv Anta for installation, Configuration and Commissioning of New/Repaired line distance protection M-1 Relay (ABB REL 670) in place of existing defective relay. AND for attending R-Phase defective circuit breaker of 765 KV Line Reactor Bank-2 by deputation of service engineer of M/s GE. Shutdown of line required due to heavy induction from line.	28/Nov/2024	08:00	29/Nov/2024	18:00		PLANNED	Approved	28-Nov-24	08:00	29-Nov-24	18:00	
64	RQ195137	OCC_224	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-1	RRV PNL	D	Quarterly Maintenance alongwith line reactor at 765kv Phagi	14/Nov/2024	08:00	14/Nov/2024	18:00		PLANNED	Approved	14-Nov-24	08:00	14-Nov-24	18:00	

65	RQ195331	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-BHIWANI (PG) CKT-1		D	Reactor & Reactor Bay AMP and Replacement of Decaan make singlr pilot Polymer insulator (at 710 &711 dropper) with double istring insulator	28/Nov/2024	08:00	28/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	28-Nov-24	08:00	28-Nov-24	18:00	ATC Curtailment of 200 MW in NR Import.
66	RQ194801	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PKTSL) CKT-2		D	SHUTDOWN NATURE DEFECT RECTIFICATION AT SUBSTATION and For attending shutdown nature defects in TL	27/Nov/2024	09:30	28/Nov/2024	18:00	Ckt-1 in non-Auto mode during shutdown of ckt-2/ CLUBBED WITH LINE REACTOR AMP	PLANNED	Approved	27-Nov-24	15:00	28-Nov-24	23:00	To be availed from 15:00 hrs.
67	RQ194752	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2		D	Shutdown nature defects rectification	27/Nov/2024	08:00	28/Nov/2024	18:00	Non-Auto of 765KV Chittorgarh-Banaskantha Ckt-1	PLANNED	Approved	27-Nov-24	15:00	28-Nov-24	23:00	ATC Curtailment of 2950 MW in NR Export. To be availed from 15:00 hrs. Subjected to WRPC Approval
68	RQ195330	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-1		D	Reactor & Reactor Bay AMP and Replacement of Decaan make singlr pilot Polymer insulator (at 701 &702 dropper) with double istring insulator	27/Nov/2024	08:00	27/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	27-Nov-24	08:00	27-Nov-24	18:00	
69	RQ194800	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PKTSL) CKT-1		D	SHUTDOWN NATURE DEFECT RECTIFICATION AT SUBSTATION and For attending shutdown nature defects in TL	25/Nov/2024	09:30	26/Nov/2024	18:00	CLUBBED WITH LINE REACTOR AMP/ Ckt-2 in non-Auto mode during shutdown of ckt-1	PLANNED	Approved	25-Nov-24	09:30	26-Nov-24	18:00	
70	RQ194751	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1		D	Shutdown nature defects rectification	25/Nov/2024	08:00	26/Nov/2024	18:00	Non-Auto of 765KV Chittorgarh-Banaskantha Ckt-2	PLANNED	Approved	25-Nov-24	15:00	26-Nov-24	23:00	ATC Curtailment of 2950 MW in NR Export. To be availed from 15:00 hrs. Subjected to WRPC Approval
71	RQ194840	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PKTSL) CKT-2		D	Stringing of 765 kv D/C Khetri-Narela TL	25/Nov/2024	07:00	30/Nov/2024	19:00	Stringing of 765 kv D/C Khetri-Narela TL	PLANNED	Approved	25-Nov-24	16:00	30-Nov-24	23:00	To be availed from 16:00 hrs.
72	RQ194839	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PKTSL) CKT-1		D	Stringing of 765 kv D/C Khetri-Narela TL	25/Nov/2024	07:00	30/Nov/2024	19:00	Stringing of 765 kv D/C Khetri-Narela TL	PLANNED	Approved	25-Nov-24	16:00	30-Nov-24	23:00	To be availed from 16:00 hrs.
73	RQ194770	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-2		D	For AMP	23/Nov/2024	15:00	24/Nov/2024	23:59		PLANNED	Approved	23-Nov-24	15:00	24-Nov-24	23:59	
74	RQ194768	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PFTL) CKT-2		D	For AMP and For attending shutdown nature defects in TL	21/Nov/2024	15:00	22/Nov/2024	23:59		PLANNED	Approved	21-Nov-24	15:00	22-Nov-24	23:59	
75	RQ194812	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-2		D	For attending S/D nature defects	21/Nov/2024	08:00	21/Nov/2024	18:00	Non Auto of 765KV Ajmer-Chittor CK1	PLANNED	Approved	21-Nov-24	08:00	21-Nov-24	18:00	

76	RQ194811	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-1		D	For attending S/D nature defects	20/Nov/2024	08:00	20/Nov/2024	18:00	Non Auto of 765KV Ajmer-Chittor CK2	PLANNED	Approved	20-Nov-24	08:00	20-Nov-24	18:00		
77	RQ194858	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1		D	For OPGW replacement works from TN-623 to TN 625 (for Joint Box Creation at TN-625)	20/Nov/2024	08:00	21/Nov/2024	18:00	Non-auto required for OPGW replacement works from TN-623 to TN 625 (for Joint Box Creation at TN-625)	PLANNED	Approved	20-Nov-24	08:00	21-Nov-24	18:00		
78	RQ194859	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2		D	For OPGW replacement works from TN-623 to TN 625 (for Joint Box Creation at TN-625)	20/Nov/2024	08:00	21/Nov/2024	18:00	Non-auto required for OPGW replacement works from TN-623 to TN 625 (for Joint Box Creation at TN-625)	PLANNED	Approved	20-Nov-24	08:00	21-Nov-24	18:00		
79	RQ195309	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-MEERUT (PG) CKT-1		D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	18/Nov/2024	09:00	18/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	18-Nov-24	09:00	18-Nov-24	18:00		
80	RQ194785	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2		D	Shutdown nature defects rectification	18/Nov/2024	08:00	21/Nov/2024	18:00	DEFECT RECTIFICATION WORK	PLANNED	Rejected						Duplicate entry
81	RQ194727	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-2		D	FOR INSTALATION OF BIRD DIVERTERS	16/Nov/2024	17:00	30/Nov/2024	23:59	765 kV Bhadla-Bikaner ckt 1 A/R to be kept on Non auto mode.	PLANNED	Approved	16-Nov-24	17:00	30-Nov-24	23:59		
82	RQ194731	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-2		D	FOR INSTALATION OF BIRD DIVERTERS	16/Nov/2024	17:00	30/Nov/2024	23:59	765 kV Bhadla2-Bikaner ckt 1 A/R to be kept on Non auto mode.	PLANNED	Approved	16-Nov-24	17:00	30-Nov-24	23:59		
83	RQ194725	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2		D	FOR INSTALATION OF BIRD DIVERTERS	16/Nov/2024	17:00	30/Nov/2024	23:59	765 kV Bhadla2-Ajmer ckt 1 A/R to be kept on Non auto mode.	PLANNED	Approved	16-Nov-24	17:00	30-Nov-24	23:59		
84	RQ194831	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-2		C	For shifting of Tower 79	16/Nov/2024	09:00	30/Nov/2024	18:00	For shifting of Tower 79	PLANNED	Approved	16-Nov-24	09:00	30-Nov-24	18:00		
85	RQ194730	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-2		D	FOR RECTIFICATION OF SHUT DOWN NATURE DEFECTS and AMP WORK OF LINE BAY AT BIKANER SS	15/Nov/2024	17:00	15/Nov/2024	23:59	765 kV Bhadla2-Bikaner ckt 1 A/R to be kept on Non auto mode.	PLANNED	Approved	15-Nov-24	17:00	15-Nov-24	23:59		

86	RQ194767	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1		D	For AMP and For attending shutdown nature defects in TL	15/Nov/2024	15:00	17/Nov/2024	23:59	Ckt-2 in non-Auto mode during shutdown of ckt-1	PLANNED	Approved	15-Nov-24	15:00	17-Nov-24	23:59	
87	RQ194742	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-1		C	NHAI Diversion work for Amritsar Jamnagar Express way.	15/Nov/2024	08:00	30/Nov/2024	18:00	ERS installation also requires 5 days Shutdown for Stringing and 03-04 days for destringing as per the ERS report by agency.	PLANNED	Conditionally approved	15-Nov-24	08:00	30-Nov-24	18:00	As per special meeting held on 04.04.2024, utility may avail the s/d after commissioning of Bhadla-2 to Sikar-2 subject to real time grid conditions.
88	RQ194744	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-2		C	NHAI Diversion work for Amritsar Jamnagar Express way.	15/Nov/2024	08:00	30/Nov/2024	18:00	ERS installation also requires 5 days Shutdown for Stringing and 03-04 days for destringing as per the ERS report by agency.	PLANNED	Conditionally approved	15-Nov-24	08:00	30-Nov-24	18:00	As per special meeting held on 04.04.2024, utility may avail the s/d after commissioning of Bhadla-2 to Sikar-2 subject to real time grid conditions.
89	RQ194820	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBTL) CKT-4		D	For attending shutdown nature defects in TL	14/Nov/2024	15:00	15/Nov/2024	23:59	Ckt-3 in non-Auto mode during shutdown of ckt-4	PLANNED	Approved	14-Nov-24	15:00	15-Nov-24	23:59	
90	RQ194745	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-2		D	Shutdown nature defects rectification/AMP WORK OF LINE BAY AT BIKANER SS	13/Nov/2024	14:00	14/Nov/2024	23:59	765 kv Bikaner-Moga ckt 1 A/R to be kept on Non auto mode.	PLANNED	Approved	13-Nov-24	14:00	14-Nov-24	23:59	
91	RQ194728	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-1		D	FOR RECTIFICATION OF SHUT DOWN NATURE DEFECTS and AMP WORK OF LINE BAY AT BIKANER SS	12/Nov/2024	17:00	12/Nov/2024	23:59	765 kv Bhadla2-Bikaner ckt 2 A/R to be kept on Non auto mode.	PLANNED	Approved	12-Nov-24	17:00	12-Nov-24	23:59	
92	RQ194769	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1		D	For attending shutdown nature defects in TL/For AMP	12/Nov/2024	17:00	14/Nov/2024	23:59		PLANNED	Approved	12-Nov-24	17:00	14-Nov-24	23:59	
93	RQ194819	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBTL) CKT-3		D	For attending shutdown nature defects in TL	12/Nov/2024	15:00	13/Nov/2024	23:59	Ckt-4 in non-Auto mode during shutdown of ckt-3	PLANNED	Approved	12-Nov-24	15:00	13-Nov-24	23:59	
94	RQ194743	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-1		D	Shutdown nature defects rectification/AMP WORK OF LINE BAY AT BIKANER SS	11/Nov/2024	14:00	12/Nov/2024	23:59	765 kv Bikaner-Moga ckt 2 A/R to be kept on Non auto mode.	PLANNED	Approved	11-Nov-24	14:00	12-Nov-24	23:59	

95	RQ194784	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1		D	Shutdown nature defects rectification/Flashover insulator replacement work	11/Nov/2024	08:00	14/Nov/2024	18:00	DEFECT RECTIFICATION WORK	PLANNED	Rejected						Duplicate entry
96	RQ194724	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2		D	FOR RECTIFICATION OF SHUT DOWN NATURE DEFECTS	10/Nov/2024	17:00	10/Nov/2024	23:59	765 kV Bhadla2-Ajmer ckt 1 A/R to be kept on Non auto mode.	PLANNED	Approved	10-Nov-24	17:00	10-Nov-24	23:59		
97	RQ194741	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-2		D	Shutdown nature defects rectification andAMP WORK OF LINE BAY AT BIKANER SS	09/Nov/2024	14:00	09/Nov/2024	23:59	765 kV Bhadla2-Bikaner ckt 1 A/R to be kept on Non auto mode.	PLANNED	Approved	09-Nov-24	15:00	09-Nov-24	23:59	ATC Curtailment of 200 MW in NR Export. To be availed from 15:00 hrs.	
98	RQ194722	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1		D	FOR RECTIFICATION OF SHUT DOWN NATURE DEFECTS	08/Nov/2024	17:00	08/Nov/2024	23:59	765 kV Bhadla2-Ajmer ckt 2 A/R to be kept on Non auto mode.	PLANNED	Approved	08-Nov-24	17:00	08-Nov-24	23:59		
99	RQ194740	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-1		D	Shutdown nature defects rectification andAMP WORK OF LINE BAY AT BIKANER SS	08/Nov/2024	14:00	08/Nov/2024	23:59	765 kV Bhadla2-Bikaner ckt 2 A/R to be kept on Non auto mode.	PLANNED	Approved	08-Nov-24	15:00	08-Nov-24	23:59	ATC Curtailment of 200 MW in NR Export. To be availed from 15:00 hrs.	
100	RQ194799	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-BHIWANI (PG) CKT-1		D	Shutdown nature defect rectification	08/Nov/2024	08:00	08/Nov/2024	19:00		PLANNED	Approved	08-Nov-24	08:00	08-Nov-24	19:00		
101	RQ194818	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2		D	Replacement of failed CLR and For attending shutdown nature defects in TL	08/Nov/2024	05:00	09/Nov/2024	10:00	Ckt-2 in non-Auto mode during shutdown of ckt-1	PLANNED	Approved	08-Nov-24	05:00	09-Nov-24	10:00		
102	RQ194766	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBTL) CKT-4		D	For commissioning of spare reactor with main bank, testing of ladder logic & spare selection logic	06/Nov/2024	15:00	11/Nov/2024	23:59	Shutdown of line is required along with line reactor at Fatehgarh-2 end	PLANNED	Approved	06-Nov-24	15:00	11-Nov-24	23:59		
103	RQ194541	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-MEERUT (PG) CKT-1		D	For replacement of defective insulator (which has more than 2° temperature from ambient)	06/Nov/2024	09:00	06/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	06-Nov-24	09:00	06-Nov-24	18:00		
104	RQ194783	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1		D	Shutdown nature defects rectification	06/Nov/2024	08:00	08/Nov/2024	18:00	DEFECT RECTIFICATION WORK	PLANNED	Approved	06-Nov-24	08:00	08-Nov-24	18:00	ATC Curtailment of 200 MW in NR import.	
105	RQ194817	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1		D	Replacement of failed CLR and For attending shutdown nature defects in TL	06/Nov/2024	05:00	07/Nov/2024	10:00	Ckt-2 in non-Auto mode during shutdown of ckt-1	PLANNED	Approved	06-Nov-24	05:00	07-Nov-24	10:00		

106	RQ194872	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-ALIGARH(PG) (PG) CKT-1		D	For repairing of cutting strands of Conductor in span between 380-381 and Miscellaneous shutdown nature defects rectification work in Transmission Line.	05/Nov/2024	09:00	05/Nov/2024	18:00		PLANNED	Approved	05-Nov-24	09:00	05-Nov-24	18:00	ATC Curtailment of 600 MW in NR Import
107	RQ194739	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2		D	Shutdown nature defect rectification	04/Nov/2024	08:00	05/Nov/2024	19:00	DEFECT RECTIFICATION WORK	PLANNED	Rejected					Duplicate entry
108	RQ194798	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-ALIGARH (PG) CKT-1		D	Shutdown nature defect rectification	04/Nov/2024	08:00	06/Nov/2024	19:00		PLANNED	Approved	04-Nov-24	08:00	06-Nov-24	19:00	
109	RQ194874	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-1		D	Rectification of shutdown nature defects in 765 kV S/C Koteswar-Meerut TL	02/Nov/2024	08:00	02/Nov/2024	18:00		PLANNED	Approved	02-Nov-24	08:00	02-Nov-24	18:00	
110	RQ194726	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-1		D	FOR INSTALATION OF BIRD DIVERTERS	01/Nov/2024	17:00	15/Nov/2024	23:59	765 kV Bhadla-Bikaner ckt 2 A/R to be kept on Non auto mode.	PLANNED	Approved	01-Nov-24	17:00	15-Nov-24	23:59	
111	RQ194729	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-1		D	FOR INSTALATION OF BIRD DIVERTERS	01/Nov/2024	17:00	15/Nov/2024	23:59	765 kV Bhadla2-Bikaner ckt 2 A/R to be kept on Non auto mode.	PLANNED	Approved	01-Nov-24	17:00	15-Nov-24	23:59	
112	RQ194723	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1		D	FOR INSTALATION OF BIRD DIVERTERS	01/Nov/2024	17:00	15/Nov/2024	23:59	765 kV Bhadla2-Ajmer ckt 2 A/R to be kept on Non auto mode.	PLANNED	Approved	01-Nov-24	17:00	15-Nov-24	23:59	
113	RQ194873	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MEERUT-BHIWANI (PG) CKT-1		C	NHAI DIVERSION WORK DUE TO DEVELOPMENT OF SIX LANE ACCESS-CONTROLLED GREENFIELD HIGHWAY OF DELHI-SAHARANPUR-DEHRADUN ECONOMIC CORRIDOR UNDER BHARATMALA PARIYOJANA	01/Nov/2024	08:00	15/Nov/2024	18:00		PLANNED	Approved	01-Nov-24	08:00	15-Nov-24	18:00	
114	RQ194797	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-JHATIKARA (PG) CKT-1		D	Shutdown nature defect rectification	01/Nov/2024	08:00	01/Nov/2024	19:00		PLANNED	Approved	01-Nov-24	08:00	01-Nov-24	19:00	
115	RQ194713	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1		D	Non-auto mode for tower tightening & missing tower member fixing above waist leve	01/Nov/2024	08:00	30/Nov/2024	18:00	Non-auto mode for tower tightening & missing tower member fixing above waist leve	PLANNED	Approved	01-Nov-24	08:00	30-Nov-24	18:00	

116	RQ194347	OCC_224	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV OBRA_C TPS-UNNAO (UP) CKT-1	UPPTCL	D	for annual maintenance and testing	26/Nov/2024	09:00	29/Nov/2024	18:00		PLANNED	Approved	26-Nov-24	09:00	29-Nov-24	18:00	
117	RQ194333	OCC_224	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BARA-MAINPURI (UP) CKT-2	UPPTCL	C	retrofit of M-2 relay and relay testing	25/Nov/2024	08:30	26/Nov/2024	18:30	RELATED TO U#2 Annual SHUTDOWN	PLANNED	Approved	25-Nov-24	08:30	26-Nov-24	18:30	
118	RQ194348	OCC_224	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANPARA_C(LAN)-UNNAO(UP) (UP) CKT-1	UPPTCL	D	for annual maintenance and testing	20/Nov/2024	09:00	23/Nov/2024	18:00		PLANNED	Approved	20-Nov-24	09:00	23-Nov-24	18:00	
119	RQ194328	OCC_224	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-2	UPPTCL	D	For Tightening of Jumper Cone and C.C Ring Bolts and fixing of spacer >X clamps ,Attending of hot-spot during thermo scanning	10/Nov/2024	08:00	11/Nov/2024	17:00		PLANNED	Approved	16-Nov-24	08:00	17-Nov-24	17:00	Generation at lalitpur to be restrcited to 1400 MW
120	RQ194327	OCC_224	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-1	UPPTCL	D	For Tightening of Jumper Cone and C.C Ring Bolts and fixing of spacer >X clamps ,Attending of hot-spot during thermo scannin	08/Nov/2024	08:00	09/Nov/2024	17:00		PLANNED	Approved	18-Nov-24	08:00	19-Nov-24	17:00	Generation at lalitpur to be restrcited to 1400 MW
121	RQ195431	OCC_224	apl_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-2	BKTL	D	Cross arm replacement work	15/Nov/2024	17:00	22/Nov/2024	18:00		PLANNED	Approved	15-Nov-24	17:00	22-Nov-24	18:00	
122	RQ195422	OCC_224	apl_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-1	BKTL	C	Cross arm replacement work	12/Nov/2024	19:00	24/Nov/2024	20:00		PLANNED	Approved	12-Nov-24	19:00	24-Nov-24	20:00	
123	RQ195540	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBTL) CKT-4	PBTL	D	Commissioning of 80 MVAR Spare Line Reactor at Bhadla-2	01/Nov/2024	16:00	05/Nov/2024	23:00		PLANNED	Approved	01-Nov-24	16:00	05-Nov-24	23:00	
124	RQ195539	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBTL) CKT-3	PBTL	D	Commissioning of 80 MVAR Spare Line Reactor at Bhadla-2	01/Nov/2024	16:00	05/Nov/2024	23:00		PLANNED	Approved	01-Nov-24	16:00	05-Nov-24	23:00	
125	RQ195680	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBTL) CKT-4	PBTL	D	for Diamond crossing of OPGW between AP 2/0-3/0 to complete the commissioning work of 765 KV D/C Bhadla-II-Sikar-II line.	01/Nov/2024	15:00	02/Nov/2024	23:00		PLANNED	Approved	01-Nov-24	15:00	02-Nov-24	23:00	
126	RQ195679	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBTL) CKT-3	PBTL	D	for Diamond crossing of OPGW between AP 2/0-3/0 to complete the commissioning work of 765 KV D/C Bhadla-II-Sikar-II line.	01/Nov/2024	15:00	02/Nov/2024	23:00		PLANNED	Approved	01-Nov-24	15:00	02-Nov-24	23:00	
127	RQ195537	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTCL) CKT-1	PSTCL	D	Commissioning of 80 MVAR Spare Line Reactor at Bhadla-2	01/Nov/2024	16:00	05/Nov/2024	23:00		PLANNED	Approved	01-Nov-24	16:00	05-Nov-24	23:00	
128	RQ195538	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTCL) CKT-2	PSTCL	D	Commissioning of 80 MVAR Spare Line Reactor at Bhadla-2	01/Nov/2024	16:00	05/Nov/2024	23:00		PLANNED	Approved	01-Nov-24	16:00	05-Nov-24	23:00	

129	RQ195681	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PFTL) CKT-1	PFTL	D	for Diamond crossing of OPGW between AP 2/0-3/0 to complete the commissioning work of 765 KV D/C Bhadla-II-Sikar-II line.	01/Nov/2024	15:00	02/Nov/2024	23:00		PLANNED	Approved	01-Nov-24	15:00	02-Nov-24	23:00	
130	RQ195682	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PFTL) CKT-2	PFTL	D	for Diamond crossing of OPGW between AP 2/0-3/0 to complete the commissioning work of 765 KV D/C Bhadla-II-Sikar-II line.	01/Nov/2024	15:00	02/Nov/2024	23:00		PLANNED	Approved	01-Nov-24	15:00	02-Nov-24	23:00	
131	RQ194940	OCC_224	cpcc1_sd	BUS	765 KV BIKANER(PG) - BUS 2		D	765kV Bay Extension Work under SS-104 Package at Bikaner SS	21/Nov/2024	17:00	23/Nov/2024	23:00		PLANNED	Approved	21-Nov-24	17:00	23-Nov-24	23:00	
132	RQ194944	OCC_224	cpcc1_sd	BUS	765 KV FATEHGARH_II(PG) - BUS 2		D	For AMP works	21/Nov/2024	15:00	23/Nov/2024	23:00		PLANNED	Approved	21-Nov-24	16:00	23-Nov-24	23:00	To be availed from 16:00 hrs.
133	RQ194939	OCC_224	cpcc1_sd	BUS	765 KV BIKANER(PG) - BUS 1		D	765kV Bay Extension Work under SS-104 Package at Bikaner SS	18/Nov/2024	17:00	20/Nov/2024	23:00		PLANNED	Approved	18-Nov-24	17:00	20-Nov-24	23:00	
134	RQ194943	OCC_224	cpcc1_sd	BUS	765 KV FATEHGARH_II(PG) - BUS 1		D	For AMP works	18/Nov/2024	15:00	20/Nov/2024	23:00		PLANNED	Approved	18-Nov-24	16:00	20-Nov-24	23:00	To be availed from 16:00 hrs.
135	RQ195341	OCC_224	cpcc2_sd	BUS	765KV BUS 2 AT MOGA(PG)		D	AMP works	07/Nov/2024	08:00	08/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	07-Nov-24	08:00	08-Nov-24	18:00	
136	RQ194924	OCC_224	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 2		D	For Bay Extension and LBB Testing	06/Nov/2024	17:00	10/Nov/2024	23:00		PLANNED	Approved	06-Nov-24	17:00	10-Nov-24	23:00	
137	RQ194934	OCC_224	cpcc1_sd	BUS	765KV BUS 2 AT CHITTORGARH(PG)		D	For AMP work	05/Nov/2024	09:00	05/Nov/2024	18:00	FOR AMP WORK	PLANNED	Approved	05-Nov-24	15:00	05-Nov-24	18:00	To be availed from 15:00 hrs.
138	RQ195340	OCC_224	cpcc2_sd	BUS	765KV BUS 1 AT MOGA(PG)		D	AMP works	05/Nov/2024	08:00	06/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	05-Nov-24	15:00	06-Nov-24	18:00	To be availed from 15:00 hrs.
139	RQ194933	OCC_224	cpcc1_sd	BUS	765KV BUS 1 AT CHITTORGARH(PG)		D	For AMP work	04/Nov/2024	09:00	04/Nov/2024	18:00	FOR AMP WORK	PLANNED	Approved	04-Nov-24	15:00	04-Nov-24	18:00	To be availed from 15:00 hrs.
140	RQ194920	OCC_224	cpcc1_sd	BUS	765 KV KHETRI (PG) - BUS 2		D	FOR PUNCH POINT WORK IN BAY EXTENSION WORK UNDER PNTL	03/Nov/2024	09:00	04/Nov/2024	18:00	FOR PUNCH POINT WORK IN BAY EXTENSION WORK UNDER PNTL	PLANNED	Approved	03-Nov-24	15:00	04-Nov-24	18:00	To be availed from 15:00 hrs.
141	RQ194923	OCC_224	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 1		D	For Bay Extension and LBB Testing	01/Nov/2024	17:00	05/Nov/2024	23:00		PLANNED	Approved	01-Nov-24	17:00	05-Nov-24	23:00	
142	RQ195157	OCC_224	stuup_sd	BUS	765KV BUS 2 AT HAPUR(UP)	UPPTCL	C	For Annual Maintenance & Testing work (Power will not interrupted as it ll feed by Bus-1)	14/Nov/2024	08:00	14/Nov/2024	17:00		PLANNED	Approved	14-Nov-24	08:00	14-Nov-24	17:00	

143	RQ195194	OCC_224	stuup_sd	BUS	765 KV GR.NOIDA_2(UPC) - BUS 2	UPPTCL	C	For Annual Maintenance & Testing work (Power will not interrupted as it ll feed by Bus-1)	13/Nov/2024	09:00	13/Nov/2024	18:00		PLANNED	Approved	13-Nov-24	09:00	13-Nov-24	18:00	
144	RQ195156	OCC_224	stuup_sd	BUS	765KV BUS 1 AT HAPUR(UP)	UPPTCL	C	For Annual Maintenance & Testing work (Power will not interrupted as it ll feed by Bus-2)	12/Nov/2024	08:00	12/Nov/2024	17:00		PLANNED	Approved	12-Nov-24	08:00	12-Nov-24	17:00	
145	RQ194351	OCC_224	stuup_sd	BUS	765 KV RAMPUR_PRSTL (UP) - BUS 2	UPPTCL	C	SF6 GD BODY REPLACEMENT	05/Nov/2024	09:00	12/Nov/2024	17:30		PLANNED	Approved	05-Nov-24	09:00	12-Nov-24	17:30	
146	RQ195429	OCC_224	cpcc3_sd	BUS	765 KV BAREILLY_2(PG) - BUS 2	POWER GRID	D	AMP Work	08/Nov/2024	09:30	08/Nov/2024	18:00		PLANNED	Approved	08-Nov-24	09:30	08-Nov-24	18:00	
147	RQ195428	OCC_224	cpcc3_sd	BUS	765 KV BAREILLY_2(PG) - BUS 1	POWER GRID	D	AMP Work	06/Nov/2024	09:30	06/Nov/2024	18:00		PLANNED	Approved	06-Nov-24	09:30	06-Nov-24	18:00	
148	RQ195442	OCC_224	cpcc3_sd	BUS	765KV BUS 2 AT LUCKNOW_2(PG)	POWER GRID	D	AMP Work	05/Nov/2024	08:00	05/Nov/2024	18:00		PLANNED	Approved	05-Nov-24	08:00	05-Nov-24	18:00	
149	RQ195441	OCC_224	cpcc3_sd	BUS	765KV BUS 1 AT LUCKNOW_2(PG)	POWER GRID	D	AMP Work	04/Nov/2024	08:00	04/Nov/2024	18:00		PLANNED	Approved	04-Nov-24	08:00	04-Nov-24	18:00	
150	RQ194336	OCC_224	stuup_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV BARA(UP)	UPPTCL	C	1- Bushing and CT testing. 2- Isolator alignment.	25/Nov/2024	08:30	26/Nov/2024	18:30	RELATED TO U#2 Annual SHUTDOWN	PLANNED	Approved	15-Nov-24	08:30	16-Nov-24	18:30	
151	RQ195083	OCC_224	stuup_sd	BR/BSR/MSC/MSR	189 MVAR BUS REACTOR NO 1 AT 765 KV ANPARA_D(UP)	UPPTCL	C	Maintenance, Tightness, Attending Hot spots, Leakages and Complete Testing such as FDS Test, Tan Delta, WRM, SFRA etc. including Bays equipment (765KV Main Bay- 706,Tie Bay-705)	12/Nov/2024	09:00	16/Nov/2024	18:00		PLANNED	Approved	10-Nov-24	09:00	14-Nov-24	18:00	
152	RQ195120	OCC_224	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV CHITTORGARH(PG)	POWER GRID	D	For AMP work	23/Nov/2024	08:00	23/Nov/2024	18:00		PLANNED	Approved	12-Nov-24	08:00	12-Nov-24	18:00	
153	RQ195487	OCC_224	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV KOTESHWAR(PG)	POWER GRID	D	For implementation of updated mechanical protection settings and AMP.	13/Nov/2024	08:00	14/Nov/2024	18:00		PLANNED	Approved	13-Nov-24	08:00	14-Nov-24	18:00	
154	RQ195746	OCC_224	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)	POWER GRID	D	For AMP work	11/Nov/2024	08:00	11/Nov/2024	18:00		PLANNED	Approved	11-Nov-24	08:00	11-Nov-24	18:00	
155	RQ195515	OCC_224	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	For AMP work	08/Nov/2024	17:00	08/Nov/2024	23:00		PLANNED	Approved	08-Nov-24	17:00	08-Nov-24	23:00	
156	RQ195514	OCC_224	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	For AMP work	06/Nov/2024	17:00	06/Nov/2024	23:00		PLANNED	Approved	06-Nov-24	17:00	06-Nov-24	23:00	

157	RQ195498	OCC_224	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV KHETRI (PKTSL)	PKTSL	C	For internal inspection due to DGA violation	15/Nov/2024	08:00	20/Nov/2024	18:00		PLANNED	Approved	10-Nov-24	08:00	15-Nov-24	18:00	
158	RQ195499	OCC_224	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV KHETRI (PKTSL)	PKTSL	C	For internal inspection due to DGA violation	09/Nov/2024	08:00	14/Nov/2024	18:00		PLANNED	Approved	09-Nov-24	08:00	14-Nov-24	18:00	
159	RQ195747	OCC_224	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV PHAGI(RS)	PAPTL	D	For AMP work	14/Nov/2024	08:00	14/Nov/2024	18:00		PLANNED	Approved	14-Nov-24	08:00	14-Nov-24	18:00	
160	RQ195359	OCC_224	cpcc2_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON MOGA-BHIWANI (PG) CKT-1 @MOGA(PG)	POWER GRID	D	Reactor & Reactor Bay AMP and Replacement of Decaan make singlr pilot Polymer insulator (at 710 &711 dropper) with double istring insulator	28/Nov/2024	09:00	28/Nov/2024	17:00	Kindly approve.	PLANNED	Approved	28-Nov-24	09:00	28-Nov-24	17:00	
161	RQ195177	OCC_224	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-1 @AJMER(PG)	POWER GRID	D	Body protection modification work	28/Nov/2024	08:00	28/Nov/2024	18:00		PLANNED	Conditionally approved					L/R shutdown shall be clubbed with Line AMP/Outage work
162	RQ195196	OCC_224	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-1 @BHADLA(PG)	POWER GRID	D	AMP WORKS and other associated works	27/Nov/2024	17:00	27/Nov/2024	23:00		PLANNED	Conditionally approved					L/R shutdown shall be clubbed with Line AMP/Outage work
163	RQ195176	OCC_224	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-2 @AJMER(PG)	POWER GRID	D	Body protection modification work	27/Nov/2024	08:00	27/Nov/2024	18:00		PLANNED	Conditionally approved					L/R shutdown shall be clubbed with Line AMP/Outage work
164	RQ195195	OCC_224	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-2 @BHADLA(PG)	POWER GRID	D	AMP WORKS and other associated works	26/Nov/2024	17:00	26/Nov/2024	23:00		PLANNED	Conditionally approved					L/R shutdown shall be clubbed with Line AMP/Outage work
165	RQ195189	OCC_224	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-CHITTORGARH (PG) CKT-1 @AJMER(PG)	POWER GRID	D	For AMP work	21/Nov/2024	08:00	21/Nov/2024	18:00		PLANNED	Conditionally approved					L/R shutdown shall be clubbed with Line AMP/Outage work
166	RQ195188	OCC_224	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-CHITTORGARH (PG) CKT-2 @AJMER(PG)	POWER GRID	D	For AMP work	20/Nov/2024	08:00	20/Nov/2024	18:00		PLANNED	Conditionally approved					L/R shutdown shall be clubbed with Line AMP/Outage work

167	RQ195174	OCC_224	cpcc1_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON MOGA-MEERUT (PG) CKT-1 @MEERUT(PG)	POWER GRID	D	For AMP work	14/Nov/2024	08:00	14/Nov/2024	18:00		PLANNED	Approved	14-Nov-24	08:00	14-Nov-24	18:00	
168	RQ195777	OCC_224	cpcc1_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 @PHAGI(RS)	POWER GRID	D	For AMP work	09/Nov/2024	08:00	09/Nov/2024	18:00		PLANNED	Approved	09-Nov-24	08:00	09-Nov-24	18:00	
169	RQ195184	OCC_224	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-1 @BIKANER(PG)	POWER GRID	D	For AMP work	09/Nov/2024	08:00	09/Nov/2024	18:00		PLANNED	Conditionally approved					L/R shutdown shall be clubbed with Line AMP/Outage work
170	RQ195183	OCC_224	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-2 @BIKANER(PG)	POWER GRID	D	For AMP work	08/Nov/2024	08:00	08/Nov/2024	18:00		PLANNED	Conditionally approved					L/R shutdown shall be clubbed with Line AMP/Outage work
171	RQ195182	OCC_224	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER-MOGA (PG) CKT-1 @BIKANER(PG)	POWER GRID	D	For AMP work	07/Nov/2024	08:00	07/Nov/2024	18:00		PLANNED	Conditionally approved					L/R shutdown shall be clubbed with Line AMP/Outage work
172	RQ195191	OCC_224	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 @FATEHGARH_II(PG)	POWER GRID	D	Spare reactor switching & AMP WORKS	06/Nov/2024	15:00	06/Nov/2024	23:00		PLANNED	Conditionally approved					L/R shutdown shall be clubbed with Line AMP/Outage work
173	RQ195776	OCC_224	cpcc1_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 @PHAGI(RS)	POWER GRID	D	For AMP work	06/Nov/2024	08:00	06/Nov/2024	18:00		PLANNED	Approved	06-Nov-24	08:00	06-Nov-24	18:00	
174	RQ195181	OCC_224	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER-MOGA (PG) CKT-2 @BIKANER(PG)	POWER GRID	D	For AMP work	06/Nov/2024	08:00	06/Nov/2024	18:00		PLANNED	Conditionally approved					L/R shutdown shall be clubbed with Line AMP/Outage work
175	RQ195190	OCC_224	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBL) CKT-1 @FATEHGARH_II(PG)	POWER GRID	D	Spare reactor switching & AMP WORKS	05/Nov/2024	15:00	05/Nov/2024	23:00		PLANNED	Conditionally approved					L/R shutdown shall be clubbed with Line AMP/Outage work

176	RQ195180	OCC_224	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-1 @BIKANER(PG)	POWER GRID	D	For AMP work	05/Nov/2024	08:00	05/Nov/2024	18:00		PLANNED	Conditionally approved					L/R shutdown shall be clubbed with Line AMP/Outage work
177	RQ195179	OCC_224	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-2 @BIKANER(PG)	POWER GRID	D	For AMP work	04/Nov/2024	08:00	04/Nov/2024	18:00		PLANNED	Conditionally approved					L/R shutdown shall be clubbed with Line AMP/Outage work
178	RQ195173	OCC_224	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1 @JHATIKARA(PG)	PKTSL	D	For AMP work	26/Nov/2024	08:00	26/Nov/2024	18:00		PLANNED	Conditionally approved					L/R shutdown shall be clubbed with Line AMP/Outage work
179	RQ195172	OCC_224	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1 @JHATIKARA(PG)	PKTSL	D	For AMP work	25/Nov/2024	08:00	25/Nov/2024	18:00		PLANNED	Conditionally approved					L/R shutdown shall be clubbed with Line AMP/Outage work
180	RQ194337	OCC_224	stuup_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BARA-MAINPURI (UP) CKT-2 @BARA(UP)	UPPTCL	C	1- Oil filtration and testing. 2- silicon coating of bushing.	25/Nov/2024	08:30	02/Dec/2024	18:30	RELATED TO U#2 Annual SHUTDOWN	PLANNED	Conditionally approved					L/R shutdown shall be clubbed with Line AMP/Outage work
181	RQ195193	OCC_224	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_II(PG)	PFTL	D	Spare reactor switching & AMP WORKS	08/Nov/2024	15:00	08/Nov/2024	23:00		PLANNED	Conditionally approved					L/R shutdown shall be clubbed with Line AMP/Outage work
182	RQ195192	OCC_224	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1 @FATEHGARH_II(PG)	PFTL	D	Spare reactor switching & AMP WORKS	07/Nov/2024	15:00	07/Nov/2024	23:00		PLANNED	Conditionally approved					L/R shutdown shall be clubbed with Line AMP/Outage work
183	RQ195164	OCC_224	slcsrcs_sd	BAY	706-52T TIE BAY - 765/400 KV 1500 MVA ICT 3 AT ANTA(RS) (RRVPNL) AND FUTURE AT 765 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Half Yearly Maintenance and testing of bay equipments.	27/Nov/2024	08:00	27/Nov/2024	18:00		PLANNED	Approved	27-Nov-24	08:00	27-Nov-24	18:00	
184	RQ195171	OCC_224	slcsrcs_sd	BAY	706-52B MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT ANTA(RS) (RRVPNL)	RRVPNL	D	Half Yearly Maintenance and testing of bay equipments.	26/Nov/2024	08:00	26/Nov/2024	18:00		PLANNED	Approved	26-Nov-24	08:00	26-Nov-24	18:00	

185	RQ195773	OCC_224	cpcc1_sd	BAY	70652A MAIN BAY - 765KV PHAGI(RS)- GWALIOR(PG) (UNDEF) CKT-1 AT PHAGI(RS)	RRVPNL	D	For AMP work	25/Nov/2024	08:00	25/Nov/2024	18:00		PLANNED	Approved	25-Nov-24	08:00	25-Nov-24	18:00	
186	RQ195166	OCC_224	slcdcs_sd	BAY	705-52T TIE BAY - 765/400 KV 1500 MVA ICT 2 AT ANTA(RS) (RRVPNL) AND 240 MVAR LR ON ANTA-PHAGI (RS) CKT-2 @ANTA(RS) AT 765 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Half Yearly Maintenance and testing of bay equipments.	25/Nov/2024	08:00	25/Nov/2024	18:00		PLANNED	Approved	25-Nov-24	08:00	25-Nov-24	18:00	
187	RQ195772	OCC_224	cpcc1_sd	BAY	70752A MAIN BAY - 765KV PHAGI(RS)- GWALIOR(PG) (UNDEF) CKT-2 AT PHAGI(RS)	RRVPNL	D	For AMP work	23/Nov/2024	08:00	23/Nov/2024	18:00		PLANNED	Approved	23-Nov-24	08:00	23-Nov-24	18:00	
188	RQ195170	OCC_224	slcdcs_sd	BAY	705-52B MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT ANTA(RS) (RRVPNL)	RRVPNL	D	Half Yearly Maintenance and testing of bay equipments.	22/Nov/2024	08:00	22/Nov/2024	18:00		PLANNED	Approved	22-Nov-24	08:00	22-Nov-24	18:00	
189	RQ195165	OCC_224	slcdcs_sd	BAY	705-52A MAIN BAY - 765 KV ANTA-PHAGI (RS) CKT-2 (RRVPNL) AT 765KV ANTA(RS)	RRVPNL	D	Half Yearly Maintenance and testing of bay equipments.	21/Nov/2024	08:00	21/Nov/2024	18:00		PLANNED	Approved	21-Nov-24	08:00	21-Nov-24	18:00	
190	RQ195167	OCC_224	slcdcs_sd	BAY	704-52A MAIN BAY - 765 KV ANTA-PHAGI (RS) CKT-1 (RRVPNL) AT 765KV ANTA(RS)	RRVPNL	D	Half Yearly Maintenance and testing of bay equipments.	20/Nov/2024	08:00	20/Nov/2024	18:00		PLANNED	Approved	20-Nov-24	08:00	20-Nov-24	18:00	
191	RQ195168	OCC_224	slcdcs_sd	BAY	704-52T TIE BAY - 765/400 KV 1500 MVA ICT 1 AT ANTA(RS) (RRVPNL) AND 765 KV ANTA-PHAGI (RS) CKT-1 AT 765 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Half Yearly Maintenance and testing of bay equipments.	19/Nov/2024	08:00	19/Nov/2024	18:00		PLANNED	Approved	19-Nov-24	08:00	19-Nov-24	18:00	
192	RQ195169	OCC_224	slcdcs_sd	BAY	704-52B MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT ANTA(RS) (RRVPNL)	RRVPNL	D	Half Yearly Maintenance and testing of bay equipments.	18/Nov/2024	08:00	18/Nov/2024	18:00		PLANNED	Approved	18-Nov-24	08:00	18-Nov-24	18:00	
193	RQ195775	OCC_224	cpcc1_sd	BAY	70152A MAIN BAY - 765KV PHAGI(RS)- BHIWANI(PG) (PG) CKT-2 AT PHAGI(RS)	RRVPNL	D	For AMP work	07/Nov/2024	08:00	07/Nov/2024	18:00		PLANNED	Approved	07-Nov-24	08:00	07-Nov-24	18:00	

194	RQ195358	OCC_224	cpcc2_sd	BAY	701R MAIN BAY - 330 MVAR LR ON 765 KV BIKANER-MOGA (PG) CKT-1 @MOGA(PG) (POWERGRID) AT BIKANER	POWER GRID	D	Reactor & Reactor Bay AMP and Replacement of Decaan make singlr pilot Polymer insulator (at 701 &702 dropper) with double istring insulator	26/Nov/2024	08:00	26/Nov/2024	18:00	Kindly approve at Moga(PG).	PLANNED	Approved	26-Nov-24	08:00	26-Nov-24	18:00	
195	RQ195821	OCC_224	cpcc3_sd	BAY	705 TIE BAY - 765KV AGRA-ALIGARH (PG) CKT-1 AND 765/400KV 1500 MVA ICT 2 AT AGRA(PG)	POWER GRID	C	ATTENDING SF6 GAS LEAKAGE in 765KV ABB MAKE CB AND OTHER AMP WORKS In BAY	25/Nov/2024	08:00	28/Nov/2024	18:00		PLANNED	Approved	25-Nov-24	08:00	28-Nov-24	18:00	
196	RQ195820	OCC_224	cpcc3_sd	BAY	714 TIE BAY - 765KV AGRA(PG)-GWALIOR(PG) (UNDEF) CKT-1 AND 240 MVAR BUS REACTOR NO 1 AT 765KV AGRA(PG)	POWER GRID	C	SF6 gas leakage attend from PIR joint by gasket replacement.	19/Nov/2024	08:00	23/Nov/2024	18:00		PLANNED	Approved	19-Nov-24	08:00	23-Nov-24	18:00	
197	RQ195673	OCC_224	cpcc1_sd	BAY	715 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	For AMP work	18/Nov/2024	15:00	18/Nov/2024	23:00		PLANNED	Approved	18-Nov-24	15:00	18-Nov-24	23:00	
198	RQ195657	OCC_224	cpcc1_sd	BAY	713 MAIN BAY - 765 KV AJMER-CHITTORGARH (PG) CKT-1 AT CHITTORGARH(PG)	POWER GRID	D	For AMP work	17/Nov/2024	08:00	18/Nov/2024	18:00		PLANNED	Approved	17-Nov-24	08:00	18-Nov-24	18:00	
199	RQ195617	OCC_224	cpcc1_sd	BAY	708 TIE BAY - 765 KV AJMER-CHITTORGARH (PG) CKT-1 AND 240 MVAR BUS REACTOR NO 1 AT 765KV AJMER(PG)	POWER GRID	D	For AMP work	17/Nov/2024	08:00	17/Nov/2024	18:00		PLANNED	Approved	17-Nov-24	08:00	17-Nov-24	18:00	
200	RQ195672	OCC_224	cpcc1_sd	BAY	717 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG) (POWERGRID) AND 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	For AMP work	16/Nov/2024	15:00	16/Nov/2024	23:00		PLANNED	Approved	16-Nov-24	15:00	16-Nov-24	23:00	

201	RQ195618	OCC_224	cpcc1_sd	BAY	711 TIE BAY - 765 KV AJMER-CHITTORGARH (PG) CKT-2 (POWERGRID) AND 765 KV AJMER(PG)-PHAGI(RS) (PG) CKT-1 AT 765 KV AJMER(PG) (POWERGRID)	POWER GRID	D	For AMP work	16/Nov/2024	08:00	16/Nov/2024	18:00		PLANNED	Approved	16-Nov-24	08:00	16-Nov-24	18:00	
202	RQ195671	OCC_224	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG) (POWERGRID) AND 240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG) AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	For AMP work	15/Nov/2024	15:00	15/Nov/2024	23:00		PLANNED	Approved	15-Nov-24	15:00	15-Nov-24	23:00	
203	RQ195656	OCC_224	cpcc1_sd	BAY	712 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV CHITTORGARH(PG)	POWER GRID	D	For AMP work	15/Nov/2024	08:00	16/Nov/2024	18:00		PLANNED	Approved	15-Nov-24	08:00	16-Nov-24	18:00	
204	RQ195619	OCC_224	cpcc1_sd	BAY	709 MAIN BAY - 765 KV AJMER-CHITTORGARH (PG) CKT-1 AND 765KV BUS 1 AT AJMER(PG)	POWER GRID	D	For AMP work	15/Nov/2024	08:00	15/Nov/2024	18:00		PLANNED	Approved	15-Nov-24	08:00	15-Nov-24	18:00	
205	RQ195670	OCC_224	cpcc1_sd	BAY	712 MAIN BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-1 (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	For AMP work	14/Nov/2024	15:00	14/Nov/2024	23:00		PLANNED	Approved	14-Nov-24	15:00	14-Nov-24	23:00	
206	RQ195594	OCC_224	cpcc1_sd	BAY	718 MAIN BAY - 765/400KV 1500 MVA ICT 4 AT JHATIKARA(PG)	POWER GRID	D	For AMP work	14/Nov/2024	08:00	14/Nov/2024	18:00		PLANNED	Approved	14-Nov-24	08:00	14-Nov-24	18:00	
207	RQ195620	OCC_224	cpcc1_sd	BAY	712 MAIN BAY - 765 KV AJMER-CHITTORGARH (PG) CKT-2 AND 765KV BUS 1 AT AJMER(PG)	POWER GRID	D	For AMP work	14/Nov/2024	08:00	14/Nov/2024	18:00		PLANNED	Approved	14-Nov-24	08:00	14-Nov-24	18:00	

208	RQ195669	OCC_224	cpcc1_sd	BAY	720 TIE BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AND 765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1 AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	For AMP work	13/Nov/2024	15:00	13/Nov/2024	23:00		PLANNED	Approved	13-Nov-24	15:00	13-Nov-24	23:00	
209	RQ195655	OCC_224	cpcc1_sd	BAY	711 TIE BAY - 765KV AJMER-CHITTORGARH (PG) CKT-2 AND 240 MVAR BUS REACTOR NO 1 AT 765KV CHITTORGARH(PG)	POWER GRID	D	For AMP work	13/Nov/2024	08:00	14/Nov/2024	18:00		PLANNED	Approved	13-Nov-24	08:00	14-Nov-24	18:00	
210	RQ195621	OCC_224	cpcc1_sd	BAY	706 MAIN BAY - 765 KV AJMER-BHADLA_2 (PG) CKT-2 (POWERGRID) AND FUTURE AT 765 KV AJMER(PG) (POWERGRID)	POWER GRID	D	For AMP work	13/Nov/2024	08:00	13/Nov/2024	18:00		PLANNED	Approved	13-Nov-24	08:00	13-Nov-24	18:00	
211	RQ195771	OCC_224	cpcc1_sd	BAY	70552T TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS) (POWERGRID) AND 765 KV AJMER(PG)-PHAGI(RS) (PG) CKT-1 AT 765 KV PHAGI(RS) (POWERGRID)	POWER GRID	D	For AMP work	12/Nov/2024	08:00	12/Nov/2024	18:00		PLANNED	Approved	12-Nov-24	08:00	12-Nov-24	18:00	
212	RQ195665	OCC_224	cpcc1_sd	BAY	707 MAIN BAY - 765 KV BIKANER-BHADLA_2 (PG) CKT-2 (POWERGRID) AND 765 KV BIKANER(PG) - BUS 1 AT 765 KV BIKANER(PG) (POWERGRID)	POWER GRID	D	For AMP work	12/Nov/2024	08:00	12/Nov/2024	18:00		PLANNED	Approved	12-Nov-24	08:00	12-Nov-24	18:00	
213	RQ195623	OCC_224	cpcc1_sd	BAY	703 MAIN BAY - 765 KV AJMER-BHADLA_2 (PG) CKT-1 (POWERGRID) AT 765 KV AJMER(PG)	POWER GRID	D	For AMP work	12/Nov/2024	08:00	12/Nov/2024	18:00		PLANNED	Approved	12-Nov-24	08:00	12-Nov-24	18:00	

214	RQ195654	OCC_224	cpcc1_sd	BAY	714 TIE BAY - 765KV AJMER-CHITTORGARH (PG) CKT-1 AND FUTURE AT CHITTORGARH(PG)	POWER GRID	D	For AMP work	11/Nov/2024	08:00	12/Nov/2024	18:00		PLANNED	Approved	11-Nov-24	08:00	12-Nov-24	18:00	
215	RQ195664	OCC_224	cpcc1_sd	BAY	704 MAIN BAY - 765 KV BIKANER(PG) - BUS 1 (POWERGRID) AND 765 KV BIKANER-BHADLA_2 (PG) CKT-1 AT 765 KV BIKANER(PG) (POWERGRID)	POWER GRID	D	For AMP work	11/Nov/2024	08:00	11/Nov/2024	18:00		PLANNED	Approved	11-Nov-24	08:00	11-Nov-24	18:00	
216	RQ195590	OCC_224	cpcc1_sd	BAY	705 TIE BAY - 765KV AGRA-JHATIKARA (PG) CKT-1 AND 240 MVAR BUS REACTOR NO 1 AT 765KV JHATIKARA(PG)	POWER GRID	D	For AMP work	09/Nov/2024	08:00	09/Nov/2024	18:00		PLANNED	Approved	09-Nov-24	08:00	09-Nov-24	18:00	
217	RQ195663	OCC_224	cpcc1_sd	BAY	710 MAIN BAY - 765 KV BIKANER-MOGA (PG) CKT-1 AT BIKANER	POWER GRID	D	For AMP work	09/Nov/2024	08:00	09/Nov/2024	18:00		PLANNED	Approved	09-Nov-24	08:00	09-Nov-24	18:00	
218	RQ195647	OCC_224	cpcc1_sd	BAY	709 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT CHITTORGARH(PG)	POWER GRID	D	For AMP work	08/Nov/2024	08:00	09/Nov/2024	18:00		PLANNED	Approved	08-Nov-24	08:00	09-Nov-24	18:00	
219	RQ195662	OCC_224	cpcc1_sd	BAY	713 MAIN BAY - 765 KV BIKANER-MOGA (PG) CKT-2 AT BIKANER	POWER GRID	D	For AMP work	08/Nov/2024	08:00	08/Nov/2024	18:00		PLANNED	Approved	08-Nov-24	08:00	08-Nov-24	18:00	
220	RQ195588	OCC_224	cpcc1_sd	BAY	708 TIE BAY - 765KV JHATIKARA-BHIWANI (PG) CKT-1 AND 765/400KV 1500 MVA ICT 1 AT JHATIKARA(PG)	POWER GRID	D	For AMP work	07/Nov/2024	08:00	07/Nov/2024	18:00		PLANNED	Approved	07-Nov-24	08:00	07-Nov-24	18:00	
221	RQ195661	OCC_224	cpcc1_sd	BAY	712 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT BIKANER(PG)	POWER GRID	D	For AMP work	07/Nov/2024	08:00	07/Nov/2024	18:00		PLANNED	Approved	07-Nov-24	08:00	07-Nov-24	18:00	
222	RQ195601	OCC_224	cpcc1_sd	BAY	703 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT MEERUT(PG)	POWER GRID	D	For AMP work	06/Nov/2024	08:00	06/Nov/2024	18:00		PLANNED	Approved	06-Nov-24	08:00	06-Nov-24	18:00	
223	RQ195646	OCC_224	cpcc1_sd	BAY	706 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT CHITTORGARH(PG)	POWER GRID	D	For AMP work	06/Nov/2024	08:00	07/Nov/2024	18:00		PLANNED	Approved	06-Nov-24	08:00	07-Nov-24	18:00	
224	RQ195660	OCC_224	cpcc1_sd	BAY	709 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT BIKANER(PG)	POWER GRID	D	For AMP work	06/Nov/2024	08:00	06/Nov/2024	18:00		PLANNED	Approved	06-Nov-24	08:00	06-Nov-24	18:00	

225	RQ195592	OCC_224	cpcc1_sd	BAY	706 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV JHATIKARA(PG)	POWER GRID	D	For AMP work	05/Nov/2024	08:00	05/Nov/2024	18:00		PLANNED	Approved	05-Nov-24	08:00	05-Nov-24	18:00	
226	RQ195659	OCC_224	cpcc1_sd	BAY	706 MAIN BAY - 330 MVAR BUS REACTOR NO 1 AT 765 KV BIKANER(PG)	POWER GRID	D	For AMP work	05/Nov/2024	08:00	05/Nov/2024	18:00		PLANNED	Approved	05-Nov-24	08:00	05-Nov-24	18:00	
227	RQ195599	OCC_224	cpcc1_sd	BAY	706 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT MEERUT(PG)	POWER GRID	D	For AMP work	04/Nov/2024	08:00	04/Nov/2024	18:00		PLANNED	Approved	04-Nov-24	08:00	04-Nov-24	18:00	
228	RQ195774	OCC_224	cpcc1_sd	BAY	70252A MAIN BAY - 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 AT PHAGI(RS)	POWER GRID	D	For AMP work	04/Nov/2024	08:00	04/Nov/2024	18:00		PLANNED	Approved	04-Nov-24	08:00	04-Nov-24	18:00	
229	RQ195658	OCC_224	cpcc1_sd	BAY	715 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT BIKANER(PG) (POWERGRID) AT 765 KV BIKANER(PG)	POWER GRID	D	For AMP work	04/Nov/2024	08:00	04/Nov/2024	18:00		PLANNED	Approved	04-Nov-24	08:00	04-Nov-24	18:00	
230	RQ195622	OCC_224	cpcc1_sd	BAY	702 TIE BAY - 765 KV AJMER-BHADLA_2 (PG) CKT-1 (POWERGRID) AND 765/400 KV 1500 MVA ICT 1 AT AJMER(PG) AT 765 KV AJMER(PG) (POWERGRID)	POWER GRID	D	For AMP work	04/Nov/2024	08:00	04/Nov/2024	18:00		PLANNED	Approved	04-Nov-24	08:00	04-Nov-24	18:00	
231	RQ195819	OCC_224	cpcc3_sd	BAY	713 MAIN BAY - 765 KV AGRA-GWALIOR (PG) CKT-1 AND 765KV BUS 1 AT AGRA(PG)	POWER GRID	C	SF6 gas leakage arrest from PIR joint of CB and AMP of the bay	04/Nov/2024	08:00	07/Nov/2024	18:00		PLANNED	Approved	04-Nov-24	08:00	07-Nov-24	18:00	
232	RQ195587	OCC_224	cpcc1_sd	BAY	711 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT JHATIKARA(PG) (POWERGRID) AND 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-2 AT 765 KV JHATIKARA(PG) (POWERGRID)	POWER GRID	D	For AMP work	02/Nov/2024	08:00	02/Nov/2024	18:00		PLANNED	Approved	02-Nov-24	08:00	02-Nov-24	18:00	

233	RQ195352	OCC_224	cpcc2_sd	BAY	702 TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV MOGA(PG) (POWERGRID) AND 765 KV BIKANER-MOGA (PG) CKT-1 AT 765 KV MOGA(PG) (POWERGRID)		C	AMP work	23/Nov/2024	08:30	24/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	23-Nov-24	08:30	24-Nov-24	18:00	
234	RQ195357	OCC_224	cpcc2_sd	BAY	709 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT MOGA(PG)		C	AMP work	20/Nov/2024	10:00	21/Nov/2024	14:00	Kindly approve.	PLANNED	Approved	20-Nov-24	10:00	21-Nov-24	14:00	
235	RQ195356	OCC_224	cpcc2_sd	BAY	710 MAIN BAY - 765KV MOGA-BHIWANI (PG) CKT-1 AT MOGA(PG)		C	AMP work	18/Nov/2024	08:30	19/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	18-Nov-24	08:30	19-Nov-24	18:00	
236	RQ195351	OCC_224	cpcc2_sd	BAY	707 MAIN BAY - 765KV MOGA-MEERUT (PG) CKT-1 AT MOGA(PG)		C	AMP work of Bay and Attending SF6 Leakage in CB (B-ph)	16/Nov/2024	08:30	18/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	16-Nov-24	08:30	18-Nov-24	18:00	
237	RQ195355	OCC_224	cpcc2_sd	BAY	708 TIE BAY - 765KV MOGA-MEERUT (PG) CKT-1 AND 765/400KV 1500 MVA ICT 1 AT MOGA(PG)		C	AMP work	15/Nov/2024	08:30	16/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	15-Nov-24	08:30	16-Nov-24	18:00	
238	RQ195354	OCC_224	cpcc2_sd	BAY	711 TIE BAY - 765KV MOGA-BHIWANI (PG) CKT-1 AND 765/400KV 1500 MVA ICT 2 AT MOGA(PG)		C	AMP work	11/Nov/2024	08:30	12/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	11-Nov-24	08:30	12-Nov-24	18:00	
239	RQ195353	OCC_224	cpcc2_sd	BAY	701 MAIN BAY - 765 KV BIKANER-MOGA (PG) CKT-1 (POWERGRID) AT MOGA		C	AMP work	01/Nov/2024	08:30	02/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	01-Nov-24	08:30	02-Nov-24	18:00	
240	RQ194326	OCC_224	stuup_sd	BAY	712 MAIN BAY - 765/400KV 1000 MVA ICT 3 AT UNNAO(UP)	UPPTCL	D	1-For Annual Maintenance of Bay including Tan Delta Teasting of 765kv CT ,Grading Capacitor of 765kv Circuit Breaker and C	22/Nov/2024	09:00	23/Nov/2024	17:00		PLANNED	Approved	22-Nov-24	09:00	23-Nov-24	17:00	
241	RQ194325	OCC_224	stuup_sd	BAY	706 MAIN BAY - 765/400KV 1000 MVA ICT 2 AT UNNAO(UP)	UPPTCL	D	1-For Annual Maintenance of Bay including Tan Delta Teasting of 765kv CT >X= ,Grading Capacitor of 765kv Circuit Breaker and C	20/Nov/2024	09:00	21/Nov/2024	17:00		PLANNED	Approved	20-Nov-24	09:00	21-Nov-24	17:00	

242	RQ194324	OCC_224	stuup_sd	BAY	703 MAIN BAY - 765/400KV 1000 MVA ICT 1 AT UNNAO(UP)	UPPTCL	D	1-For Annual Maintenance of Bay including Tan Delta Teasting of 765kV CT >X= ,Grading Capacitor of 765kV Circuit Breaker and C	18/Nov/2024	09:00	19/Nov/2024	17:00		PLANNED	Approved	18-Nov-24	09:00	19-Nov-24	17:00	
243	RQ195178	OCC_224	stuup_sd	BAY	705 TIE BAY - 765 KV GR.NOIDA_2(UPC)-MAINPURI (UP) CKT-1 AND 765/400 KV 1500 MVA ICT 2 AT GR.NOIDA_2(UPC) AT 765 KV GR.NOIDA_2(UPC)	UPPTCL	C	For Annual Maintenance & Testing work (Power will not interrupted as it ll feed by Main Bay)	16/Nov/2024	09:30	16/Nov/2024	13:30		PLANNED	Approved	16-Nov-24	09:30	16-Nov-24	13:30	
244	RQ195175	OCC_224	stuup_sd	BAY	711 TIE BAY - 765 KV GR.NOIDA_2(UPC)-HAPUR (UP) CKT-1 AND 765/400 KV 1500 MVA ICT 2 AT HAPUR(UP) AT 765 KV HAPUR(UP)	UPPTCL	C	For Annual Maintenance & Testing work (Power will not interrupted as it ll feed by Main Bay)	15/Nov/2024	09:30	15/Nov/2024	13:30		PLANNED	Approved	15-Nov-24	09:30	15-Nov-24	13:30	
245	RQ194323	OCC_224	stuup_sd	BAY	710 MAIN BAY - 765 KV OBRA_C_TPS-UNNAO (UP) (UPPTCL) AT 765 KV OBRA_C_TPS(UP)	UPPTCL	D	1-For Annual Maintenance of Bay including Tan Delta Teasting of 765kV CT >X= ,Grading Capacitor of 765kV Circuit Breaker and C	11/Nov/2024	09:00	12/Nov/2024	17:00		PLANNED	Approved	11-Nov-24	09:00	12-Nov-24	17:00	
246	RQ195768	OCC_224	cpcc1_sd	BAY	70552B MAIN BAY - 765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1 (PAPTL) AT 765 KV PHAGI(RS)	PAPTL	D	For AMP work	18/Nov/2024	08:00	18/Nov/2024	18:00		PLANNED	Approved	18-Nov-24	08:00	18-Nov-24	18:00	
247	RQ195152	OCC_224	slcdcrs_sd	BAY	70552B MAIN BAY - 765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1 (PAPTL) AT 765 KV PHAGI(RS)	PAPTL	D	Quarterly Maitenance	06/Nov/2024	08:00	06/Nov/2024	18:00		PLANNED	Approved	06-Nov-24	08:00	06-Nov-24	18:00	
248	RQ195641	OCC_224	cpcc1_sd	BAY	716 MAIN BAY - 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-1 (PNTL) AT 765 KV KHETRI (PKTSL)	PNTL	D	FOR CT OIL SAMPLING ON 1 MONTH OF CHARGING	17/Nov/2024	14:00	17/Nov/2024	18:00		PLANNED	Approved	17-Nov-24	14:00	17-Nov-24	18:00	

249	RQ195640	OCC_224	cpcc1_sd	BAY	717 TIE BAY - 765 KV KHETRI (PKTSL)- NARELA(PNTL) (PNTL) CKT-1 (PNTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (PNTL)	PNTL	D	FOR CT OIL SAMPLING ON 1 MONTH OF CHARGING	17/Nov/2024	08:00	17/Nov/2024	14:00		PLANNED	Approved	17-Nov-24	08:00	17-Nov-24	14:00	
250	RQ195639	OCC_224	cpcc1_sd	BAY	719 MAIN BAY - 765 KV KHETRI (PKTSL)- NARELA(PNTL) (PNTL) CKT-2 (PNTL) AT 765 KV KHETRI (PKTSL)	PNTL	D	FOR CT OIL SAMPLING ON 1 MONTH OF CHARGING	16/Nov/2024	14:00	16/Nov/2024	19:00		PLANNED	Approved	16-Nov-24	14:00	16-Nov-24	19:00	
251	RQ195638	OCC_224	cpcc1_sd	BAY	720 TIE BAY - 765 KV KHETRI (PKTSL)- NARELA(PNTL) (PNTL) CKT-2 (PNTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (PNTL)	PNTL	D	FOR CT OIL SAMPLING ON 1 MONTH OF CHARGING	16/Nov/2024	08:00	16/Nov/2024	14:00		PLANNED	Approved	16-Nov-24	08:00	16-Nov-24	14:00	
252	RQ194322	OCC_224	stuup_sd	BAY	711 TIE BAY - 765 KV OBRA_C_TPS-UNNAO (UP) (UPRVUNL) AND FUTURE AT 765 KV OBRA_C_TPS(UP) (UPRVUNL)	UPRVUNL	D	1-For Annual Maintenance of Bay including Tan Delta Teasting of 765kV CT >X=- ,Grading Capacitor of 765kV Circuit Breaker and C	13/Nov/2024	09:00	14/Nov/2024	17:00		PLANNED	Approved	13-Nov-24	09:00	14-Nov-24	17:00	
253	RQ194332	OCC_224	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BARA(UP)	UPPTCL	C	1- Oil filtration and testing. 2- silicon coating of bushing.	29/Nov/2024	08:30	06/Dec/2024	18:30	RELATED TO U#2 Annual SHUTDOWN	PLANNED	Approved	29-Nov-24	08:30	06-Dec-24	18:30	
254	RQ195248	OCC_224	stuup_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 3 AT UNNAO(UP)	UPPTCL	C	for routine testing, AMC, attending oil leakage	18/Nov/2024	09:00	19/Nov/2024	18:00		PLANNED	Approved	18-Nov-24	09:00	19-Nov-24	18:00	
255	RQ194331	OCC_224	stuup_sd	TRANSFORMER	765/21 KV 825 MVA GT 2 AT BARA(UP)	UPPTCL	C	OIL FILTRATION	16/Nov/2024	08:30	14/Dec/2024	18:30	RELATED TO U#2 Annual SHUTDOWN	PLANNED	Approved	16-Nov-24	08:30	14-Dec-24	18:30	
256	RQ194986	OCC_224	stuup_sd	TRANSFORMER	765/21 KV 825 MVA GT 1 AT LALITPUR(LPG)	UPPTCL	C	UPPCL Approved outage of LPGCL Unit #1 (660 MW) for boiler license renewal from Nov, 2024	15/Nov/2024	10:00	22/Nov/2024	18:00	For preventive checks of Unit #1 associated GT-bay Clamp & connectors tightness chacking CT & UT Mansoon Protection & to attend oil leakage if any.	PLANNED	Approved	15-Nov-24	10:00	22-Nov-24	18:00	
257	RQ194329	OCC_224	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT RAMPUR_PRSTL (UP)	UPPTCL	C	SF6 GD BODY REPLACEMENT	13/Nov/2024	09:00	14/Nov/2024	17:30		PLANNED	Approved	13-Nov-24	09:00	14-Nov-24	17:30	
258	RQ195074	OCC_224	slcdcs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT PHAGI(RS)	RRVPNL	D	Quarterly Maitenance	25/Nov/2024	08:00	25/Nov/2024	18:00		PLANNED	Approved	25-Nov-24	08:00	25-Nov-24	18:00	

259	RQ195079	OCC_224	slcdrcs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance	11/Nov/2024	08:00	11/Nov/2024	18:00		PLANNED	Approved	11-Nov-24	08:00	11-Nov-24	18:00	
260	RQ195066	OCC_224	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BHADLA(PG)		D	AMP WORKS and other associated works	23/Nov/2024	17:00	23/Nov/2024	23:59	SD need in last month of OCT	PLANNED	Approved	23-Nov-24	17:00	23-Nov-24	23:59	
261	RQ195013	OCC_224	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL)		D	For Punchpoint rectification work	23/Nov/2024	09:00	24/Nov/2024	17:00	AMP	PLANNED	Approved	23-Nov-24	09:00	24-Nov-24	17:00	
262	RQ195065	OCC_224	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA(PG)		D	AMP WORKS and other associated works	22/Nov/2024	17:00	22/Nov/2024	23:59	SD need in last month of OCT	PLANNED	Approved	22-Nov-24	17:00	22-Nov-24	23:59	
263	RQ195012	OCC_224	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL)		D	For Punchpoint rectification work	21/Nov/2024	09:00	22/Nov/2024	17:00	AMP	PLANNED	Approved	21-Nov-24	09:00	22-Nov-24	17:00	
264	RQ195064	OCC_224	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BHADLA(PG)		D	AMP WORKS and other associated works	19/Nov/2024	17:00	19/Nov/2024	23:59	SD need in last month of OCT	PLANNED	Approved	19-Nov-24	17:00	19-Nov-24	23:59	
265	RQ194992	OCC_224	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 1 AT KOTESHWAR(PG)		D	For implementation of updated mechanical protection settings and AMP.	18/Nov/2024	09:30	19/Nov/2024	18:00		PLANNED	Approved	18-Nov-24	09:30	19-Nov-24	18:00	
266	RQ195038	OCC_224	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BIKANER(PG)		D	For AMP works	15/Nov/2024	17:00	15/Nov/2024	23:00		PLANNED	Approved	15-Nov-24	17:00	15-Nov-24	23:00	
267	RQ195037	OCC_224	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BIKANER(PG)		D	For AMP works	14/Nov/2024	17:00	14/Nov/2024	23:00		PLANNED	Approved	14-Nov-24	17:00	14-Nov-24	23:00	
268	RQ195348	OCC_224	cpcc2_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT MOGA(PG)		D	AMP Work of 765 kV ICT-2 and For taking Spare-phase of ICT into service with 765 kV ICT-2 B-ph.	14/Nov/2024	09:00	14/Nov/2024	16:00	Kindly approve.	PLANNED	Approved	14-Nov-24	09:00	14-Nov-24	16:00	
269	RQ195036	OCC_224	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BIKANER(PG)		D	For AMP works	13/Nov/2024	17:00	13/Nov/2024	23:00		PLANNED	Approved	13-Nov-24	17:00	13-Nov-24	23:00	
270	RQ195029	OCC_224	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT CHITTORGARH(PG)		C	For shrouds fitting, insulation coating and regular amp work	13/Nov/2024	09:00	14/Nov/2024	18:00		PLANNED	Approved	13-Nov-24	09:00	14-Nov-24	18:00	
271	RQ195004	OCC_224	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT MEERUT(PG)		D	For AMP work	12/Nov/2024	08:00	12/Nov/2024	18:00		PLANNED	Approved	12-Nov-24	08:00	12-Nov-24	18:00	
272	RQ194995	OCC_224	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 4 AT KOTESHWAR(PG)		D	For implementation of updated mechanical protection settings and AMP.	11/Nov/2024	09:30	12/Nov/2024	18:00		PLANNED	Approved	11-Nov-24	09:30	12-Nov-24	18:00	
273	RQ195028	OCC_224	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT CHITTORGARH(PG)		C	For shrouds fitting, insulation coating and regular amp work	11/Nov/2024	09:00	12/Nov/2024	18:00		PLANNED	Approved	11-Nov-24	09:00	12-Nov-24	18:00	
274	RQ195016	OCC_224	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BHADLA_2 (PG)		D	FOR CSD FINE TUNING	09/Nov/2024	17:00	09/Nov/2024	23:00		PLANNED	Approved	09-Nov-24	17:00	09-Nov-24	23:00	

275	RQ195042	OCC_224	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 5 AT FATEHGARH_II(PG)		D	FOR CSD FINE TUNING	08/Nov/2024	17:00	10/Nov/2024	23:00	FOR 765/400 KV ICT, TOTAL 04 CSD RELAYS FINE TUNING IS TO BE DONE. FURTHER, DURING FINE TUNING OF EACH CSD, 4-5 NO LOAD OPERATION OF ICT SHALL BE DONE.	PLANNED	Approved	08-Nov-24	17:00	10-Nov-24	23:00	
276	RQ194994	OCC_224	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 3 AT KOTESHWAR(PG)		D	For implementation of updated mechanical protection settings and AMP.	08/Nov/2024	09:30	09/Nov/2024	18:00		PLANNED	Approved	08-Nov-24	09:30	09-Nov-24	18:00	
277	RQ195003	OCC_224	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT MEERUT(PG)		D	For AMP work	08/Nov/2024	08:00	08/Nov/2024	18:00		PLANNED	Approved	08-Nov-24	08:00	08-Nov-24	18:00	
278	RQ195026	OCC_224	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT JHATIKARA(PG)		D	FOR CSD FINE TUNING	08/Nov/2024	05:00	08/Nov/2024	10:00		PLANNED	Approved	08-Nov-24	05:00	08-Nov-24	10:00	
279	RQ195015	OCC_224	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG)		D	For AMP work	07/Nov/2024	17:00	08/Nov/2024	23:00		PLANNED	Approved	07-Nov-24	17:00	08-Nov-24	23:00	
280	RQ195025	OCC_224	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT JHATIKARA(PG)		D	FOR CSD FINE TUNING	07/Nov/2024	05:00	07/Nov/2024	10:00		PLANNED	Approved	07-Nov-24	05:00	07-Nov-24	10:00	
281	RQ195040	OCC_224	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG)		D	FOR SPARE ICT TESTING AND LADDER LOGIC TESTING, CSD Fine Tuning	06/Nov/2024	17:00	10/Nov/2024	23:00		PLANNED	Approved	06-Nov-24	17:00	10-Nov-24	23:00	
282	RQ195041	OCC_224	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 5 AT FATEHGARH_II(PG)		D	FOR SPARE ICT TESTING AND LADDER LOGIC TESTING	06/Nov/2024	17:00	07/Nov/2024	23:00		PLANNED	Approved	06-Nov-24	17:00	07-Nov-24	23:00	
283	RQ194993	OCC_224	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 2 AT KOTESHWAR(PG)		D	For implementation of updated mechanical protection settings and AMP.	06/Nov/2024	09:30	07/Nov/2024	18:00		PLANNED	Approved	06-Nov-24	09:30	07-Nov-24	18:00	
284	RQ195024	OCC_224	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT JHATIKARA(PG)		D	FOR CSD FINE TUNING	06/Nov/2024	05:00	06/Nov/2024	10:00		PLANNED	Approved	06-Nov-24	05:00	06-Nov-24	10:00	
285	RQ195014	OCC_224	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG)		D	For AMP work	05/Nov/2024	17:00	06/Nov/2024	23:00		PLANNED	Approved	05-Nov-24	17:00	06-Nov-24	23:00	
286	RQ195023	OCC_224	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT JHATIKARA(PG)		D	FOR CSD FINE TUNING	05/Nov/2024	05:00	05/Nov/2024	10:00		PLANNED	Approved	05-Nov-24	05:00	05-Nov-24	10:00	

287	RQ195039	OCC_224	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG)		C	FOR SPARE ICT WIRING MODIFICATION AND TESTING WITH LADDER LOGIC TESTING	01/Nov/2024	17:00	05/Nov/2024	23:00		PLANNED	Approved	01-Nov-24	17:00	05-Nov-24	23:00	
288	RQ195453	OCC_224	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KANPUR_GIS(PG)	POWER GRID	D	AMP Work	19/Nov/2024	08:00	19/Nov/2024	18:00		PLANNED	Approved	19-Nov-24	08:00	19-Nov-24	18:00	
289	RQ195451	OCC_224	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT AGRA(PG)	POWER GRID	D	For tightening of jack bus jumpers	15/Nov/2024	08:00	15/Nov/2024	18:00		PLANNED	Approved	15-Nov-24	08:00	15-Nov-24	18:00	
290	RQ195452	OCC_224	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT AGRA(PG)	POWER GRID	D	For tightening of jack bus jumpers	14/Nov/2024	08:00	14/Nov/2024	18:00		PLANNED	Approved	14-Nov-24	08:00	14-Nov-24	18:00	
291	RQ195543	OCC_224	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT BHADLA_2 (PG)	POWER GRID	D	Bay Extension Work and LBB Testing	06/Nov/2024	17:00	07/Nov/2024	23:00		PLANNED	Approved	06-Nov-24	17:00	07-Nov-24	23:00	
292	RQ195814	OCC_224	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BALIA(PG)	POWER GRID	D	AMP Work	06/Nov/2024	08:00	06/Nov/2024	18:00		PLANNED	Approved	06-Nov-24	08:00	06-Nov-24	18:00	
293	RQ195541	OCC_224	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG)	POWER GRID	D	FOR SPARE ICT TESTING AND LADDER LOGIC TESTING	01/Nov/2024	17:00	05/Nov/2024	23:00		PLANNED	Approved	01-Nov-24	17:00	05-Nov-24	23:00	
294	RQ194564	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-SAMBA (PG) CKT-2		D	For rectification of Shutdown nature Defects	30/Nov/2024	09:00	30/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	30-Nov-24	09:00	30-Nov-24	18:00	
295	RQ194563	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-SAMBA (PG) CKT-1		D	For rectification of Shutdown nature Defects	29/Nov/2024	09:00	29/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	29-Nov-24	09:00	29-Nov-24	18:00	
296	RQ194782	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-1		D	Shutdown nature defects rectification	29/Nov/2024	08:00	29/Nov/2024	18:00	DEFECT RECTIFICATION WORK	PLANNED	Approved	29-Nov-24	08:00	29-Nov-24	18:00	
297	RQ194762	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH_III(PG) (PRTL) CKT-1		D	For AMP	28/Nov/2024	15:00	30/Nov/2024	23:59		PLANNED	Approved	28-Nov-24	17:00	30-Nov-24	23:59	May be given from 1700 Hrs
298	RQ194816	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-2		D	For attending shutdown nature defects in TL	28/Nov/2024	15:00	29/Nov/2024	23:59	Ckt-1 in non-Auto mode during shutdown of ckt-2	PLANNED	Approved	28-Nov-24	17:00	29-Nov-24	23:59	May be given from 1700 Hrs
299	RQ194698	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-BAGHPAT (PG) CKT-2		D	For Switchyard equipment maintenance and protection system testing	28/Nov/2024	10:00	28/Nov/2024	17:00	For Switchyard equipment maintenance and protection system testing	PLANNED	Approved	28-Nov-24	10:00	28-Nov-24	17:00	
300	RQ194809	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1		D	For attending S/D nature defects/A/R relay work	28/Nov/2024	08:00	29/Nov/2024	18:00		PLANNED	Approved	28-Nov-24	08:00	29-Nov-24	18:00	ATC may be curtailed by 400 MW in NR Export
301	RQ194815	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-1		D	For attending shutdown nature defects in TL	26/Nov/2024	15:00	27/Nov/2024	23:59	Ckt-2 in non-Auto mode during shutdown of ckt-1	PLANNED	Approved	26-Nov-24	17:00	27-Nov-24	23:59	May be given from 1700 Hrs

302	RQ194697	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-BAGHPAT (PG) CKT-1		D	For Switchyard equipment maintenance and protection system testing	26/Nov/2024	10:00	26/Nov/2024	17:00	For Switchyard equipment maintenance and protection system testing	PLANNED	Approved	26-Nov-24	10:00	26-Nov-24	17:00	
303	RQ195321	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-RAJPURA(PS) (PG) CKT-1		D	S/D Required for installation of Pilot Insulator	26/Nov/2024	09:30	26/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	26-Nov-24	09:30	26-Nov-24	18:00	
304	RQ195322	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)-RAJPURA(PS) (PG) CKT-1		D	A/R Non Auto Required	26/Nov/2024	09:30	26/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	26-Nov-24	09:30	26-Nov-24	18:00	
305	RQ194592	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-1		D	Rectification of S/D nature defects of the line	26/Nov/2024	09:00	26/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	26-Nov-24	09:00	26-Nov-24	18:00	
306	RQ194827	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-2		D	Additional glass disc insertion: LOA given	26/Nov/2024	08:00	27/Nov/2024	18:00	Non auto for 400 kV RAPPD-Jaipur South, subject to weather permitting and consent from RAPP	PLANNED	Approved	26-Nov-24	08:00	27-Nov-24	18:00	
307	RQ194793	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-JHATIKARA(PG) (DTL) CKT-2		D	Shutdown nature defect rectification	26/Nov/2024	08:00	26/Nov/2024	19:00		PLANNED	Approved	26-Nov-24	16:00	26-Nov-24	23:00	May be given subject to real time grid conditions/Delhi consent/May be given from 16:00 Hrs.
308	RQ194765	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2		D	For AMP	25/Nov/2024	15:00	27/Nov/2024	23:59		PLANNED	Approved	25-Nov-24	17:00	27-Nov-24	23:59	May be given from 1700 Hrs
309	RQ195319	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)-RAJPURA(PS) (PG) CKT-1		D	S/D Required for installation of Pilot Insulator	25/Nov/2024	09:30	25/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	25-Nov-24	09:30	25-Nov-24	18:00	
310	RQ195320	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-RAJPURA(PS) (PG) CKT-1		D	A/R Non Auto Required	25/Nov/2024	09:30	25/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	25-Nov-24	09:30	25-Nov-24	18:00	
311	RQ194577	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRS S XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-1		D	Rectification of S/D nature defects of the line	25/Nov/2024	09:00	25/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	25-Nov-24	09:00	25-Nov-24	18:00	
312	RQ194565	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-2		D	For rectification of Shutdown nature Defects	25/Nov/2024	09:00	25/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	25-Nov-24	09:00	25-Nov-24	18:00	
313	RQ194843	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-MUZAFFARNAGAR(UP) (PTCUL) CKT-1		D	FOR AMP OF LINE EQUIPMENT	25/Nov/2024	08:00	25/Nov/2024	18:00	2KM LINE BELONGS TO POWERGRID AND 68KM LINE BELONGS TO PTCUL UTTARAKHAND	PLANNED	Approved					May be clubbed with 650

314	RQ194716	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-2		D	FOR RECTIFICATION OF SHUT DOWN NATURE DEFECTS	24/Nov/2024	17:00	24/Nov/2024	23:59	400 kV Bhadla (PG) - Bhadla2 (PG) ckt.1 A/R to be kept on Non auto mode.	PLANNED	Approved					May be clubbed with 361
315	RQ194575	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH-WAGOORA (PG) CKT-1		D	Rectification of S/D nature defects of the line	24/Nov/2024	09:00	24/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	24-Nov-24	09:00	24-Nov-24	18:00	
316	RQ194826	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1		D	Additional glass disc insertion: LOA given/ AMP OF LINE EQUIPMENTS	24/Nov/2024	08:00	25/Nov/2024	18:00	Non auto for 400 kV RAPPD-Kota, subject to weather permitting and consent from RAPP	PLANNED	Approved	24-Nov-24	08:00	25-Nov-24	18:00	
317	RQ194576	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_2(NH)-WAGOORA(PG) (PG) CKT-1		D	Rectification of S/D nature defects of the line	23/Nov/2024	09:00	23/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	23-Nov-24	09:00	23-Nov-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NHPC consent.
318	RQ195312	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-MALERKOTLA (PG) CKT-1		D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	23/Nov/2024	09:00	23/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	23-Nov-24	09:00	23-Nov-24	18:00	
319	RQ194869	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-2		D	For OPGW rectification/replace ment works on spans having losses	23/Nov/2024	08:00	30/Nov/2024	18:00	Non-Auto required for OPGW rectification/ replacement works	PLANNED	Approved	23-Nov-24	08:00	30-Nov-24	18:00	
320	RQ194714	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-1		D	FOR RECTIFICATION OF SHUT DOWN NATURE DEFECTS	22/Nov/2024	17:00	22/Nov/2024	20:00	400 kV Bhadla (PG) - Bhadla2 (PG) ckt.2 A/R to be kept on Non auto mode.	PLANNED	Approved					May be clubbed with 459
321	RQ194607	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2		D	Line equipments AMP works.	22/Nov/2024	10:00	22/Nov/2024	15:00	Kindly approve.	PLANNED	Approved	22-Nov-24	10:00	22-Nov-24	15:00	
322	RQ195317	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA-PANCHKULA (PG) CKT-2		D	S/D Required for installation of Pilot Insulator	22/Nov/2024	09:30	22/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	22-Nov-24	09:30	22-Nov-24	18:00	
323	RQ195318	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA-PANCHKULA (PG) CKT-1		D	A/R Non Auto Required	22/Nov/2024	09:30	22/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	22-Nov-24	09:30	22-Nov-24	18:00	
324	RQ194578	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH-WAGOORA (PG) CKT-2		D	Rectification of S/D nature defects of the line	22/Nov/2024	09:00	22/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	22-Nov-24	09:00	22-Nov-24	18:00	
325	RQ195310	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1		D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	22/Nov/2024	09:00	22/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	22-Nov-24	09:00	22-Nov-24	18:00	
326	RQ195311	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1		D	AR IN NON AUTO MODE REQUIRED.	22/Nov/2024	09:00	22/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	22-Nov-24	09:00	22-Nov-24	18:00	

327	RQ194599	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH(PG)-KOLDAM(NT) (PG) CKT-1		D	AMP WORKS and Rectification of S/D related defects.	22/Nov/2024	09:00	23/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	22-Nov-24	09:00	23-Nov-24	18:00	
328	RQ194600	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1		D	AR Non-Auto mode required for safety purpose.	22/Nov/2024	09:00	23/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	22-Nov-24	09:00	23-Nov-24	18:00	
329	RQ194755	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHRADUN-ABDULLAPUR (PG) CKT-2		D	For Shutdown nature Defects rectification work	22/Nov/2024	08:00	23/Nov/2024	18:00	For Shutdown nature Defects rectification work	PLANNED	Approved	22-Nov-24	08:00	23-Nov-24	18:00	
330	RQ194549	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG) - DEEPALPUR(JHKT) (PG) CKT-1		D	For rectification of Shutdown nature Defects	22/Nov/2024	08:00	22/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	22-Nov-24	08:00	22-Nov-24	18:00	
331	RQ194814	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTS) CKT-2		D	For attending shutdown nature defects in TL	21/Nov/2024	15:00	22/Nov/2024	23:59	Ckt-1 in non-Auto mode during shutdown of ckt-2	PLANNED	Approved					May be clubbed with 456
332	RQ195296	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MALERKOTLA-PATIALA (PG) CKT-1		D	For rectification of Shutdown nature Defects	21/Nov/2024	10:00	21/Nov/2024	17:00	Kindly approve.	PLANNED	Approved	21-Nov-24	10:00	21-Nov-24	17:00	
333	RQ195315	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA-PANCHKULA (PG) CKT-1		D	S/D Required for installation of Pilot Insulator	21/Nov/2024	09:30	21/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	21-Nov-24	09:30	21-Nov-24	18:00	
334	RQ195316	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA-PANCHKULA (PG) CKT-2		D	A/R Non Auto Required	21/Nov/2024	09:30	21/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	21-Nov-24	09:30	21-Nov-24	18:00	
335	RQ194779	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-HISSAR (PG) CKT-2		C	FOR RETROFITMENT OF ISOLATOR IN LINE BAY ,MAIN BAY & TIE BAY AT POWERGRID HISAR SS END IN ADD CAP 19-24 BLOCK	21/Nov/2024	09:00	30/Nov/2024	18:00	DIA SHALL REMAIN OPEN AT HISAR SUBSTATION DURING THE SHUTDOWN	PLANNED	Approved	21-Nov-24	09:00	30-Nov-24	18:00	Subject to real time grid condition/ max two lines shutdown at a time may be allowed at Hissar(PG)
336	RQ194778	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-HISSAR (PG) CKT-1		C	FOR RETROFITMENT OF ISOLATOR IN LINE BAY ,MAIN BAY & TIE BAY AT POWERGRID HISAR SS END IN ADD CAP 19-24 BLOCK	21/Nov/2024	09:00	30/Nov/2024	18:00	DIA SHALL REMAIN OPEN AT HISAR SUBSTATION DURING THE SHUTDOWN	PLANNED	Approved	21-Nov-24	09:00	30-Nov-24	18:00	Subject to real time grid condition/ max two lines shutdown at a time may be allowed at Hissar(PG)
337	RQ194830	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TEHRI(THDC)-KOTESHWAR(PG) (PG) CKT-2		D	IR measurement of CVT in view of secondary voltage drift	21/Nov/2024	09:00	21/Nov/2024	18:00		PLANNED	Approved	21-Nov-24	09:00	21-Nov-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/THDC consent.
338	RQ194842	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-2		D	For Line equipment AMP work	21/Nov/2024	09:00	21/Nov/2024	18:00	For General maintenance work and insulators cleaning works	PLANNED	Approved	21-Nov-24	09:00	21-Nov-24	18:00	
339	RQ194733	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-BHIWADI (PG) CKT-1		D	AMP works	21/Nov/2024	08:00	21/Nov/2024	18:00		PLANNED	Approved	21-Nov-24	08:00	21-Nov-24	18:00	

340	RQ194792	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-DWARKA (PG) (PG)		D	Shutdown nature defect rectification	21/Nov/2024	08:00	21/Nov/2024	19:00		PLANNED	Approved	21-Nov-24	08:00	21-Nov-24	19:00	
341	RQ194551	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHRADUN-ABDULLAPUR (PG) CKT-2		D	Line equipments AMP work.	21/Nov/2024	08:00	21/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	21-Nov-24	08:00	21-Nov-24	18:00	
342	RQ194606	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-JALANDHAR (PG) CKT-1		D	Line equipments AMP works.	20/Nov/2024	10:00	20/Nov/2024	12:30	Kindly approve.	PLANNED	Approved	20-Nov-24	10:00	20-Nov-24	12:30	
343	RQ194566	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRS S XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-2		D	Line equipments AMP work.	20/Nov/2024	10:00	20/Nov/2024	13:00	Kindly approve.	PLANNED	Approved	20-Nov-24	10:00	20-Nov-24	13:00	
344	RQ194583	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR-HAMIRPUR (PG) CKT-1		D	REPLACEMENT OF PORCLAIN INSULATOR	20/Nov/2024	08:00	22/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	20-Nov-24	08:00	22-Nov-24	18:00	
345	RQ194584	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1		D	NON-AUTO MODE DURING AMP OF 400KV JALANDHAR-HAMIRPUR CKT FOR INSULATOR REPLACEMENT WORK.	20/Nov/2024	08:00	22/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	20-Nov-24	08:00	22-Nov-24	18:00	
346	RQ194585	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-JALANDHAR (PG) CKT-2		D	NON-AUTO MODE DURING AMP OF 400KV JALANDHAR-HAMIRPUR CKT FOR INSULATOR REPLACEMENT WORK.	20/Nov/2024	08:00	22/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	20-Nov-24	08:00	22-Nov-24	18:00	
347	RQ194720	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2		D	FOR RECTIFICATION OF SHUT DOWN NATURE DEFECTS	19/Nov/2024	17:00	19/Nov/2024	23:59	400 kv Bhadla (PG) - Bhadla (RVPNL) ckt.1 A/R to be kept on Non auto mode.	PLANNED	Approved					May be clubbed with 360
348	RQ194813	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTS) CKT-1		D	For attending shutdown nature defects in TL	19/Nov/2024	15:00	20/Nov/2024	23:59	Ckt-2 in non-Auto mode during shutdown of ckt-1	PLANNED	Approved					May be clubbed with 455
349	RQ194597	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH-PATIALA (PG) CKT-2		D	AMP WORKS and Rectification of S/D related defects.	19/Nov/2024	09:00	21/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	19-Nov-24	09:00	21-Nov-24	18:00	
350	RQ194598	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH-PATIALA (PG) CKT-1		D	AR Non-Auto mode required for safety purpose.	19/Nov/2024	09:00	21/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	19-Nov-24	09:00	21-Nov-24	18:00	
351	RQ194708	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-2		D	Flashover insulator replacement work	19/Nov/2024	08:00	19/Nov/2024	18:00	Flashover insulator replacement work	PLANNED	Approved	19-Nov-24	08:00	19-Nov-24	18:00	
352	RQ194754	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHRADUN-ABDULLAPUR (PG) CKT-1		D	For Shutdown nature Defects rectification work	19/Nov/2024	08:00	20/Nov/2024	18:00	For Shutdown nature Defects rectification work	PLANNED	Approved	19-Nov-24	08:00	20-Nov-24	18:00	

353	RQ194590	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-KISHENPUR(PG) (PG) CKT-1		D	Replacement of broken insulator at Loc No. 271 and Safety purpose for movement of Hydra/ICB for Earth cutting work between Loc. 63-64	19/Nov/2024	08:00	20/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	19-Nov-24	08:00	20-Nov-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NHPC consent.
354	RQ194796	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA-DWARKA (PG)		D	Shutdown nature defect rectification	19/Nov/2024	08:00	19/Nov/2024	19:00		PLANNED	Approved	19-Nov-24	16:00	19-Nov-24	23:00	May be given subject to real time grid conditions/Delhi consent/May be given from 16:00 Hrs.
355	RQ194550	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHRADUN-ABDULLAPUR (PG) CKT-1		D	Line equipments AMP work.	19/Nov/2024	08:00	19/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	19-Nov-24	08:00	19-Nov-24	18:00	
356	RQ194808	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-KANKROLI(PG) (PG) CKT-1		D	For attending S/D nature defects	18/Nov/2024	08:00	18/Nov/2024	18:00	Non Auto of 400 KV RAPP-Kankroli CKT	PLANNED	Approved	18-Nov-24	17:00	18-Nov-24	23:00	May be given from 1700 Hrs
357	RQ194718	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1		D	FOR RECTIFICATION OF SHUT DOWN NATURE DEFECTS	17/Nov/2024	17:00	17/Nov/2024	23:59	400 kV Bhadla (PG) - Bhadla (RVPNL) ckt.2 A/R to be kept on Non auto mode.	PLANNED	Approved					May be clubbed with 458
358	RQ194581	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1		D	REPLACEMENT OF PORCELAIN INSULATOR	17/Nov/2024	08:00	19/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	17-Nov-24	08:00	19-Nov-24	18:00	
359	RQ194582	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR-HAMIRPUR (PG) CKT-1		D	NON-AUTO MODE DURING AMP OF 400KV AMRITSAR-BANALA LINE FOR INSULATOR REPLACEMENT WORK.	17/Nov/2024	08:00	19/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	17-Nov-24	08:00	19-Nov-24	18:00	
360	RQ194721	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2		D	FOR INSTALATION OF BIRD DIVERTERS	16/Nov/2024	17:00	30/Nov/2024	23:59	400 kV Bhadla (PG) - Bhadla (RVPNL) ckt.1 A/R to be kept on Non auto mode.	PLANNED	Approved	16-Nov-24	17:00	30-Nov-24	23:59	May be given from 1700 Hrs
361	RQ194717	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBL) CKT-2		D	FOR INSTALATION OF BIRD DIVERTERS	16/Nov/2024	17:00	30/Nov/2024	23:59	400 kV Bhadla (PG) - Bhadla2 (PG) ckt.1 A/R to be kept on Non auto mode.	PLANNED	Approved	16-Nov-24	17:00	30-Nov-24	23:59	May be given from 1700 Hrs
362	RQ195307	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-2		D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	16/Nov/2024	09:00	16/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	16-Nov-24	09:00	16-Nov-24	18:00	
363	RQ195308	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-1		D	AR IN NON AUTO MODE REQUIRED.	16/Nov/2024	09:00	16/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	16-Nov-24	09:00	16-Nov-24	18:00	

364	RQ195304	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT-1		D	AR IN NON AUTO MODE REQUIRED.	16/Nov/2024	09:00	16/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	16-Nov-24	09:00	16-Nov-24	18:00	
365	RQ194595	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH-PATIALA (PG) CKT-1		D	AMP WORKS and Rectification of S/D related defects.	16/Nov/2024	09:00	18/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	16-Nov-24	09:00	18-Nov-24	18:00	
366	RQ194596	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH-PATIALA (PG) CKT-2		D	AR Non-Auto mode required for safety purpose.	16/Nov/2024	09:00	18/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	16-Nov-24	09:00	18-Nov-24	18:00	
367	RQ194709	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1		D	Flashover insulator replacement work	16/Nov/2024	08:00	16/Nov/2024	18:00	Flashover insulator replacement work	PLANNED	Approved	16-Nov-24	17:00	16-Nov-24	23:00	Subject to real time grid condition/ may be allowed from 17:00Hrs
368	RQ194547	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT-2		D	For rectification of Shutdown nature Defects	16/Nov/2024	08:00	16/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	16-Nov-24	08:00	16-Nov-24	18:00	
369	RQ194548	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR-KURUKSHETRA (PG) CKT-1		D	For rectification of Shutdown nature Defects	16/Nov/2024	08:00	16/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	16-Nov-24	08:00	16-Nov-24	18:00	
370	RQ194878	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-KAITHAL(PG) (PG) CKT-1		C	NHAI DIVERSION WORK DUE TO DEVELOPMENT OF SIX LANE ACCESS-CONTROLLED GREENFIELD HIGHWAY OF DELHI-SAHARANPUR-DEHRADUN ECONOMIC CORRIDOR UNDER BHARATMALA PARIYOJANA	16/Nov/2024	08:00	30/Nov/2024	18:00		PLANNED	Approved	16-Nov-24	08:00	30-Nov-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC consent.
371	RQ194832	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAPUR(UP)-MURADNAGAR_1 (UP) (PG) CKT-1		D	FOR LINE BAY AMP WORK	16/Nov/2024	08:00	16/Nov/2024	18:00	FOR LINE BAY AMP WORK	PLANNED	Approved	16-Nov-24	08:00	16-Nov-24	18:00	
372	RQ194574	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4		D	Rectification of S/D nature defects of the line	15/Nov/2024	10:00	16/Nov/2024	17:00	Kindly approve.	PLANNED	Approved	15-Nov-24	10:00	16-Nov-24	17:00	
373	RQ195328	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-2		D	Line Bay AMP and attending hotspot on Line Bay of 400 kv Hisar Line-2	15/Nov/2024	10:00	15/Nov/2024	16:00	Kindly approve.	PLANNED	Approved	15-Nov-24	10:00	15-Nov-24	16:00	
374	RQ195305	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-1		D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	15/Nov/2024	09:00	15/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	15-Nov-24	09:00	15-Nov-24	18:00	
375	RQ195306	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-2		D	AR IN NON AUTO MODE REQUIRED.	15/Nov/2024	09:00	15/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	15-Nov-24	09:00	15-Nov-24	18:00	
376	RQ195293	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH) - CHAMERA_1(NH) (PG) CKT-1		D	Safety purpose for movement of Hydra/JCB for Earth cutting work between Loc 60-61 & 63-64.	15/Nov/2024	08:00	15/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	15-Nov-24	08:00	15-Nov-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NHPC consent.

377	RQ194836	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1		D	Stringing of 765 kV D/C Khetri-Narela TL	15/Nov/2024	07:00	16/Nov/2024	19:00	Stringing of 765 kV D/C Khetri-Narela TL	PLANNED	Approved	15-Nov-24	07:00	16-Nov-24	19:00	
378	RQ194870	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-1		C	JUMPER RECTIFICATION WORK	14/Nov/2024	08:00	14/Nov/2024	18:00	400 kV Dadri - Muradnagarin non auto during outage	PLANNED	Approved	14-Nov-24	08:00	14-Nov-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC consent.
379	RQ194833	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH (PG) (DTL) CKT-2		D	FOR RELAY RETROFITTING WORK	14/Nov/2024	08:00	14/Nov/2024	18:00	FOR RELAY RETROFITTING WORK	PLANNED	Approved	14-Nov-24	08:00	14-Nov-24	18:00	
380	RQ194573	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3		D	Rectification of S/D nature defects of the line	13/Nov/2024	10:00	14/Nov/2024	17:00	Kindly approve.	PLANNED	Approved	13-Nov-24	10:00	14-Nov-24	17:00	
381	RQ194854	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEMMRANA(PG)-BABAI(RS) (NRSS36) CKT-1		D	To attend Shutdown nature defect	13/Nov/2024	09:00	13/Nov/2024	18:00		PLANNED	Approved	13-Nov-24	09:00	13-Nov-24	18:00	
382	RQ194544	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA-PATIALA (PG) CKT-2		D	For rectification of Shutdown nature Defects	13/Nov/2024	09:00	13/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	13-Nov-24	09:00	13-Nov-24	18:00	
383	RQ194851	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-2		D	For General maintenance work and insulators cleaning works	13/Nov/2024	08:00	13/Nov/2024	18:00	For General maintenance work and insulators cleaning works	PLANNED	Approved	13-Nov-24	08:00	13-Nov-24	18:00	
384	RQ194795	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (PG) CKT-2		D	Shutdown nature defect rectification	13/Nov/2024	08:00	13/Nov/2024	19:00		PLANNED	Approved	13-Nov-24	16:00	13-Nov-24	23:00	May be given subject to real time grid conditions/Delhi consent/May be given from 16:00 Hrs.
385	RQ194763	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH_III(PG) (PRTL) CKT-2		D	For AMP	12/Nov/2024	15:00	14/Nov/2024	23:59		PLANNED	Approved	12-Nov-24	17:00	14-Nov-24	23:59	May be given from 1700 Hrs
386	RQ195302	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT-2		D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	12/Nov/2024	09:00	12/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	12-Nov-24	09:00	12-Nov-24	18:00	
387	RQ194699	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGTB(DTL)-BHIWANI(PG) (PG)		D	For attending shutdown nature defects in TL	12/Nov/2024	09:00	13/Nov/2024	18:00		PLANNED	Approved	12-Nov-24	09:00	13-Nov-24	18:00	
388	RQ194853	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEMMRANA-MANESAR (PG) CKT-2		D	To attend Shutdown nature defect	12/Nov/2024	09:00	12/Nov/2024	18:00		PLANNED	Approved	12-Nov-24	09:00	12-Nov-24	18:00	
389	RQ194543	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA-PATIALA (PG) CKT-1		D	For rectification of Shutdown nature Defects	12/Nov/2024	09:00	12/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	12-Nov-24	09:00	12-Nov-24	18:00	
390	RQ195303	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT-1		D	AR IN NON AUTO MODE REQUIRED.	12/Nov/2024	09:00	12/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	12-Nov-24	09:00	12-Nov-24	18:00	

391	RQ194552	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH(PG)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1		D	Replacement of Porcelaine insulator with CLR Polymer Insulator	12/Nov/2024	09:00	13/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	12-Nov-24	09:00	13-Nov-24	18:00	
392	RQ194553	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_2(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1		D	AR Non Auto Mode to facilitate the Shutdown work of 400kV Banala - Nalagarh TL for safety purpose	12/Nov/2024	09:00	13/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	12-Nov-24	09:00	13-Nov-24	18:00	
393	RQ194750	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-2		D	Shutdown nature defects rectification	12/Nov/2024	08:00	12/Nov/2024	18:00	Non-Auto of 400 KV CHITTORGARH (RS)-CHITTORGARH (PG) (PG) CKT-1	PLANNED	Approved	12-Nov-24	17:00	12-Nov-24	23:00	May be given from 1700 Hrs
394	RQ194710	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-KOTPUTLI (PG) CKT-1		D	Flashover insulator replacement work	12/Nov/2024	08:00	12/Nov/2024	18:00	Flashover insulator replacement work	PLANNED	Approved	12-Nov-24	08:00	12-Nov-24	18:00	
395	RQ194732	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-2		C	Line Equipment shifting works for before commisioning of Line reactor in Agra-II line at Bhiwadi	12/Nov/2024	08:00	19/Nov/2024	18:00		PLANNED	Approved	12-Nov-24	08:00	19-Nov-24	18:00	May be allowed subject to one circuit shutdown at a time at both end
396	RQ194753	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-2		C	For Distance protection Main 2 relay retrofitment work	12/Nov/2024	08:00	13/Nov/2024	18:00	For Distance protection Main 2 relay retrofitment work.	PLANNED	Approved	12-Nov-24	08:00	13-Nov-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC consent.
397	RQ194850	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1		D	For General maintenace work and insulators cleaning works	12/Nov/2024	08:00	12/Nov/2024	18:00	For General maintenace work and insulators cleaning works	PLANNED	Approved	12-Nov-24	08:00	12-Nov-24	18:00	
398	RQ194871	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-2		D	CC RING FITTING	12/Nov/2024	08:00	12/Nov/2024	18:00	Ckt1will be non auto during outage	PLANNED	Approved	12-Nov-24	08:00	12-Nov-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC consent.
399	RQ194700	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(PG)-KABULPUR(HV) (PG)		D	For attending shutdown nature defects in TL	11/Nov/2024	09:00	11/Nov/2024	18:00		PLANNED	Approved	11-Nov-24	09:00	11-Nov-24	18:00	
400	RQ194774	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-HISSAR(PG) (PG) CKT-1		C	FOR RETROFITMENT OF ISOLATOR IN LINE BAY ,MAIN BAY & TIE BAY AT POWERGRID HISAR SS END IN ADD CAP 19-24 BLOCK	11/Nov/2024	09:00	30/Nov/2024	18:00	DIA SHALL REMAIN OPEN AT HISAR SUBSTATION DURING THE SHUTDOWN	PLANNED	Approved	11-Nov-24	09:00	20-Nov-24	18:00	By passed at Hissar(Fatehabad-Bhiwani BB Line) /max two lines shutdown at a time may be allowed at Hissar(PG)
401	RQ194781	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-1		C	FOR RETROFITMENT OF ISOLATOR IN LINE BAY ,MAIN BAY & TIE BAY AT POWERGRID HISAR SS END IN ADD CAP 19-24 BLOCK	11/Nov/2024	09:00	30/Nov/2024	18:00	DIA SHALL REMAIN OPEN AT HISAR SUBSTATION DURING THE SHUTDOWN	PLANNED	Approved	11-Nov-24	09:00	20-Nov-24	18:00	Subject to real time grid condition/max two lines shutdown at a time may be allowed at Hissar(PG)

402	RQ194780	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-BHIWANI (PG)		C	FOR RETROFITMENT OF ISOLATOR IN LINE BAY ,MAIN BAY & TIE BAY AT POWERGRID HISAR SS END IN ADD CAP 19-24 BLOCK	11/Nov/2024	09:00	30/Nov/2024	18:00	DIA SHALL REMAIN OPEN AT HISAR SUBSTATION DURING THE SHUTDOWN	PLANNED	Approved	11-Nov-24	09:00	20-Nov-24	18:00	Subject to real time grid condition/max two lines shutdown at a time may be allowed at Hissar(PG)
403	RQ194776	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHABAD(PG)-BHIWANI(BB) (PG) CKT-1		C	FOR RETROFITMENT OF ISOLATOR IN LINE BAY ,MAIN BAY & TIE BAY AT POWERGRID HISAR SS END IN ADD CAP 19-24 BLOCK	11/Nov/2024	09:00	20/Nov/2024	18:00	DIA SHALL REMAIN OPEN AT HISAR SUBSTATION DURING THE SHUTDOWN	PLANNED	Approved	11-Nov-24	09:00	20-Nov-24	18:00	By passed at Hissar/Subject to real time grid condition/ max two lines shutdown at a time may be allowed at Hissar(PG)
404	RQ194777	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHABAD-HISSAR (PG) CKT-1		C	FOR RETROFITMENT OF ISOLATOR IN LINE BAY ,MAIN BAY & TIE BAY AT POWERGRID HISAR SS END IN ADD CAP 19-24 BLOCK	11/Nov/2024	09:00	30/Nov/2024	18:00	DIA SHALL REMAIN OPEN AT HISAR SUBSTATION DURING THE SHUTDOWN	PLANNED	Approved	11-Nov-24	09:00	20-Nov-24	18:00	By passed at Hissar(Fatehabad-Bhiwani BB Line) /max two lines shutdown at a time may be allowed at Hissar(PG)
405	RQ194852	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-1		D	To attend Shutdown nature defect	11/Nov/2024	09:00	11/Nov/2024	18:00		PLANNED	Approved	11-Nov-24	09:00	11-Nov-24	18:00	
406	RQ194542	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-MALERKOTLA (PG) CKT-1		D	For rectification of Shutdown nature Defects	11/Nov/2024	09:00	11/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	11-Nov-24	09:00	11-Nov-24	18:00	
407	RQ195301	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT-2		D	AR IN NON AUTO MODE REQUIRED.	11/Nov/2024	09:00	11/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	11-Nov-24	09:00	11-Nov-24	18:00	
408	RQ194749	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-1		D	Shutdown nature defects rectification	11/Nov/2024	08:00	11/Nov/2024	18:00	Non-Auto of 400 KV CHITTORGARH (RS)-CHITTORGARH (PG) (PG) CKT-2	PLANNED	Approved					May be clubbed with 199
409	RQ194546	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR-KURUKSHETRA (PG) CKT-2		D	For rectification of Shutdown nature Defects	11/Nov/2024	08:00	11/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	11-Nov-24	08:00	11-Nov-24	18:00	
410	RQ194545	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT-1		D	For rectification of Shutdown nature Defects	11/Nov/2024	08:00	11/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	11-Nov-24	08:00	11-Nov-24	18:00	
411	RQ194794	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (DTL) CKT-1		D	Shutdown nature defect rectification & For OPGW replacement works from Mundka Gantry to TN-117	11/Nov/2024	08:00	11/Nov/2024	19:00	Non-Auto required for OPGW replacement works	PLANNED	Approved	11-Nov-24	08:00	11-Nov-24	19:00	Non auto mode of line may be given subject to real time grid conditions/Delhi consent
412	RQ194848	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-SIKAR (PG) CKT-2		D	For General maintenace work and insulators cleaning works	11/Nov/2024	08:00	11/Nov/2024	18:00	For General maintenace work and insulators cleaning works	PLANNED	Approved	11-Nov-24	08:00	11-Nov-24	18:00	

413	RQ194807	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-KANKROLI (PG) CKT-1		D	For attending 5/D nature defects	11/Nov/2024	08:00	13/Nov/2024	18:00	Non Auto of 400 KV Kankroli-Zerda CKT	PLANNED	Approved	11-Nov-24	08:00	13-Nov-24	18:00	
414	RQ194736	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-2		C	FOR NCRTC DIVERSION WORK	10/Nov/2024	08:00	04/Dec/2024	18:30	Both lines should be shutdown simultaneously	PLANNED	Approved	16-Nov-24	08:00	15-Dec-24	18:30	May be allowed subject to real time grid condition/No other outages at both ends
415	RQ194737	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-3		C	FOR NCRTC DIVERSION WORK	10/Nov/2024	08:00	04/Dec/2024	18:30	Both lines should be shutdown simultaneously	PLANNED	Approved	16-Nov-24	08:00	15-Dec-24	18:30	May be allowed subject to real time grid condition/No other outages at both ends
416	RQ194825	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1		D	Polymer insulator replacement work/Shutdown nature defects rectification	10/Nov/2024	08:00	20/Nov/2024	18:00	Non auto for 400 KV RAPPCC-Chittorgarh, MOST URGENT	PLANNED	Approved	10-Nov-24	08:00	20-Nov-24	18:00	
417	RQ194876	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-BAGHPAT (PG) CKT-1		C	NHAI DIVERSION WORK DUE TO DEVELOPMENT OF SIX LANE ACCESS-CONTROLLED GREENFIELD HIGHWAY OF DELHI-SAHARANPUR-DEHRADUN ECONOMIC CORRIDOR UNDER BHARATMALA PARIYOJANA	10/Nov/2024	08:00	20/Nov/2024	18:00		PLANNED	Rejected					Powergrid intimated that they have not received confirmation regarding site readiness from NHAI
418	RQ194877	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-BAGHPAT (PG) CKT-2		C	NHAI DIVERSION WORK DUE TO DEVELOPMENT OF SIX LANE ACCESS-CONTROLLED GREENFIELD HIGHWAY OF DELHI-SAHARANPUR-DEHRADUN ECONOMIC CORRIDOR UNDER BHARATMALA PARIYOJANA	10/Nov/2024	08:00	20/Nov/2024	18:00		PLANNED	Rejected					Powergrid intimated that they have not received confirmation regarding site readiness from NHAI
419	RQ194707	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABGARH (PG) CKT-3		D	For attending shutdown nature defects	09/Nov/2024	09:00	09/Nov/2024	18:00	Kanpur-Ballabgarh ckt 2 Non-Auto mode during shutdown of ckt#3	PLANNED	Approved	09-Nov-24	09:00	09-Nov-24	18:00	
420	RQ194849	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-BABAI(RS) (NRSS36) CKT-1		D	For General maintenace work and insulators cleaning works	09/Nov/2024	08:00	09/Nov/2024	18:00	For General maintenace work and insulators cleaning works	PLANNED	Approved	09-Nov-24	08:00	09-Nov-24	18:00	

421	RQ194879	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-3		D	Replacement Polluted insulator at Loc 137 and attending various shutdown nature defects	09/Nov/2024	08:00	09/Nov/2024	18:00		PLANNED	Approved	09-Nov-24	08:00	09-Nov-24	18:00	
422	RQ194855	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH-GURGAON (PG) CKT-1		D	For OPGW replacement works from TN-3 to TN-5	09/Nov/2024	08:00	09/Nov/2024	18:00	Shutdown required for OPGW replacement / shifting from TN-3 to TN-5	PLANNED	Approved	09-Nov-24	08:00	09-Nov-24	18:00	
423	RQ194572	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH(P G)-BAGLIHAR(JK) (JKSPDCL) CKT-1		D	Rectification of S/D nature defects of the line	08/Nov/2024	10:00	09/Nov/2024	17:00	Kindly approve.	PLANNED	Approved	08-Nov-24	10:00	09-Nov-24	17:00	
424	RQ194556	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-SAINJ(HP) (PKTCL) CKT-1		D	Replacement of Porcelaine insulator with CLR Polymer Insulator	08/Nov/2024	09:00	10/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	08-Nov-24	09:00	10-Nov-24	18:00	May be given subject to real time grid conditions/no other circuit shutdown at Parbati_3,sainj & Parbati_2 end/THDC & HP consent / Subject to no generation evacuation issue
425	RQ194557	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1		D	AR Non Auto Mode to facilitate the Shutdown work of 400kv Parbari - 3 - Sainj TL for safety purpose	08/Nov/2024	09:00	10/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	08-Nov-24	09:00	10-Nov-24	18:00	May be given subject to real time grid conditions
426	RQ194866	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-2		D	For OPGW rectification/replace ment works on high losses spans	08/Nov/2024	08:00	14/Nov/2024	18:00	Non-Auto required for OPGW rectification works	PLANNED	Approved	08-Nov-24	08:00	14-Nov-24	18:00	
427	RQ194865	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-1		D	For OPGW rectification/replace ment works on high losses spans	08/Nov/2024	08:00	14/Nov/2024	18:00	Non-Auto required for OPGW rectification works	PLANNED	Approved	08-Nov-24	08:00	14-Nov-24	18:00	
428	RQ194835	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABAI(RS)-BHIWANI(PG) (NRSS36) CKT-2		D	Stringing of 765 kv D/C Khetri-Narela TL	08/Nov/2024	07:00	09/Nov/2024	19:00	Stringing of 765 kv D/C Khetri-Narela TL	PLANNED	Approved	08-Nov-24	07:00	09-Nov-24	19:00	
429	RQ194834	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABAI(RS)-BHIWANI(PG) (NRSS36) CKT-1		D	Stringing of 765 kv D/C Khetri-Narela TL	08/Nov/2024	07:00	09/Nov/2024	19:00	Stringing of 765 kv D/C Khetri-Narela TL	PLANNED	Approved	08-Nov-24	07:00	09-Nov-24	19:00	
430	RQ194764	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_JI(P G)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1		D	For AMP	07/Nov/2024	15:00	10/Nov/2024	23:59		PLANNED	Approved	07-Nov-24	17:00	10-Nov-24	23:59	May be given from 1700 Hrs
431	RQ194772	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANESAR(PG)-SOHNA ROAD (GPTL) (GPTL) CKT-1		D	AMP WORK AT GIS MANESAR SS	07/Nov/2024	10:00	07/Nov/2024	18:00	AMP WORK AT GIS MANESAR SS	PLANNED	Approved	07-Nov-24	10:00	07-Nov-24	18:00	
432	RQ194706	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-2		D	For attending shutdown nature defects	07/Nov/2024	09:00	07/Nov/2024	18:00	Kanpur-Ballabgarh ckt 3 Non-Auto mode during shutdown of ckt#2	PLANNED	Approved	07-Nov-24	09:00	07-Nov-24	18:00	

433	RQ194845	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2		D	For General maintenance work and insulators cleaning works/FOR MEASUREMENT OF LINE IMPEDANCE	07/Nov/2024	08:00	07/Nov/2024	18:00	For General maintenance work and insulators cleaning works	PLANNED	Approved	07-Nov-24	08:00	07-Nov-24	18:00	
434	RQ194571	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1		D	Rectification of S/D nature defects of the line	06/Nov/2024	10:00	07/Nov/2024	17:00	Kindly approve.	PLANNED	Approved	06-Nov-24	10:00	07-Nov-24	17:00	
435	RQ194558	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAMIRPUR-PARBATI POOLING BANALA (PG) CKT-1		D	Replacement of Porcelaine insulator with CLR Polymer Insulator	06/Nov/2024	09:00	06/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	06-Nov-24	09:00	06-Nov-24	18:00	
436	RQ194560	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1		D	AR Non Auto Mode to facilitate the Shutdown work of 400kV Banla - Hamirpur TL for safety purpose as line is in Multicircuit Tower	06/Nov/2024	09:00	06/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	06-Nov-24	09:00	06-Nov-24	18:00	
437	RQ194559	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1		D	AR Non Auto Mode to facilitate the Shutdown work of 400kV Banla - Hamirpur TL for safety purpose as line is in Multicircuit Tower	06/Nov/2024	09:00	06/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	06-Nov-24	09:00	06-Nov-24	18:00	
438	RQ194844	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1		D	For General maintenance work and insulators cleaning works/FOR MEASUREMENT OF LINE IMPEDANCE	06/Nov/2024	08:00	06/Nov/2024	18:00	For General maintenance work and insulators cleaning works	PLANNED	Approved	06-Nov-24	08:00	06-Nov-24	18:00	
439	RQ195299	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-KAITHAL (PG) CKT-2		D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	05/Nov/2024	09:00	06/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	05-Nov-24	09:00	06-Nov-24	18:00	
440	RQ195300	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-KAITHAL (PG) CKT-1		D	AR IN NON AUTO MODE REQUIRED.	05/Nov/2024	09:00	06/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	05-Nov-24	09:00	06-Nov-24	18:00	
441	RQ194569	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_2(NH)-URI_1(NH) (PG) CKT-1		D	Repair of conductor in span 21-22	05/Nov/2024	09:00	05/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	05-Nov-24	09:00	05-Nov-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NHPC consent.
442	RQ194847	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-2		D	For General maintenance work and insulators cleaning works	05/Nov/2024	08:00	05/Nov/2024	18:00	For General maintenance work and insulators cleaning works	PLANNED	Approved	05-Nov-24	08:00	05-Nov-24	18:00	
443	RQ194856	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH (PG) (DTL) CKT-1		D	For OPGW replacement works from TN-13 to TN-15	05/Nov/2024	08:00	06/Nov/2024	18:00	Non-Auto required for OPGW replacement works	PLANNED	Approved	05-Nov-24	08:00	06-Nov-24	18:00	

444	RQ194857	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH (PG) (DTL) CKT-2		D	For OPGW replacement works from TN-13 to TN-15	05/Nov/2024	08:00	06/Nov/2024	18:00	Non-Auto required for OPGW replacement works	PLANNED	Approved	05-Nov-24	08:00	06-Nov-24	18:00		
445	RQ194875	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-1		D	Replacement Polluted insulator at Loc 80 and attending various shutdown nature defects	05/Nov/2024	08:00	05/Nov/2024	18:00		PLANNED	Approved						May be clubbed with 378
446	RQ194810	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1		D	For attending S/D nature defects	05/Nov/2024	08:00	07/Nov/2024	18:00	Non Auto of 400 KV Bhinmal-Kankroli CKT	PLANNED	Approved	05-Nov-24	15:00	07-Nov-24	23:00		AC Curtailment of 2100 MW in NR Rptort. To be availed from 15:00 hrs. Subjected to WRPC Approval
447	RQ194738	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-JIND (PG) CKT-1		D	Shutdown nature defect rectification	05/Nov/2024	08:00	05/Nov/2024	19:00		PLANNED	Approved	05-Nov-24	08:00	05-Nov-24	19:00		
448	RQ194570	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_1(NH)-AMARGARH(NRS S XXIX) (NRSS XXIX) CKT-2		D	Rectification of S/D nature defects of the line	04/Nov/2024	09:00	04/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	04-Nov-24	09:00	04-Nov-24	18:00		May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NHPC consent.
449	RQ194705	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1		D	For attending shutdown nature defects	04/Nov/2024	09:00	04/Nov/2024	18:00		PLANNED	Approved	04-Nov-24	09:00	04-Nov-24	18:00		
450	RQ194554	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1		D	Replacement of Porcelaine insulator with CLR Polymer Insulator	04/Nov/2024	09:00	06/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	04-Nov-24	09:00	06-Nov-24	18:00		May be given subject to real time grid conditions/no other circuit shutdown at Parbati_3,Sainj & Parbati_2 end /THDC consent / Subject to no generation evacuation issue
451	RQ194616	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-SAMBA (PG) CKT-2		D	For AMP of Line Equipments	04/Nov/2024	09:00	04/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	04-Nov-24	09:00	04-Nov-24	18:00		
452	RQ194829	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTESWAR(TH)-KOTESHWAR(PG) (PG) CKT-2		C	For installation and testing of differential relay.	04/Nov/2024	09:00	05/Nov/2024	18:00		PLANNED	Approved	04-Nov-24	09:00	05-Nov-24	18:00		May be given subject to real time grid conditions/One circuit shutdown from both end at a time/THDC consent.
453	RQ194555	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-SAINI(HP) (PKTCL) CKT-1		D	AR Non Auto Mode to facilitate the Shutdown work of 400kV Banala - Parbati - 3 TL for safety purpose	04/Nov/2024	09:00	06/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	04-Nov-24	09:00	06-Nov-24	18:00		May be given subject to real time grid conditions
454	RQ194846	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-1		D	For General maintenance work and insulators cleaning works	04/Nov/2024	08:00	04/Nov/2024	18:00	For General maintenance work and insulators cleaning works	PLANNED	Approved	04-Nov-24	08:00	04-Nov-24	18:00		
455	RQ194837	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTSI) CKT-1		D	Stringing of 765 kV D/C Khetri-Narela TL	04/Nov/2024	07:00	07/Nov/2024	19:00	Stringing of 765 kV D/C Khetri-Narela TL	PLANNED	Approved	04-Nov-24	17:00	07-Nov-24	23:00		May be given from 1700 Hrs
456	RQ194838	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTSI) CKT-2		D	Stringing of 765 kV D/C Khetri-Narela TL	04/Nov/2024	07:00	07/Nov/2024	19:00	Stringing of 765 kV D/C Khetri-Narela TL	PLANNED	Approved	04-Nov-24	17:00	07-Nov-24	23:00		May be given from 1700 Hrs

457	RQ194704	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-BALLABHGARH(PG) (PG)		D	RELAY REPLACEMENT	02/Nov/2024	08:00	02/Nov/2024	18:00	RELAY REPLACEMENT	PLANNED	Approved	02-Nov-24	08:00	02-Nov-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC consent.
458	RQ194719	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1		D	FOR INSTALATION OF BIRD DIVERTERS	01/Nov/2024	17:00	15/Nov/2024	23:59	400 kV Bhadla (PG) - Bhadla (RVPNL) ckt.2 A/R to be kept on Non auto mode.	PLANNED	Approved	01-Nov-24	17:00	15-Nov-24	23:59	May be given from 1700 Hrs
459	RQ194715	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-1		D	FOR INSTALATION OF BIRD DIVERTERS	01/Nov/2024	17:00	15/Nov/2024	23:59	400 kV Bhadla (PG) - Bhadla2 (PG) ckt.2 A/R to be kept on Non auto mode.	PLANNED	Approved	01-Nov-24	17:00	15-Nov-24	23:59	May be given from 1700 Hrs
460	RQ195297	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-KAITHAL (PG) CKT-1		D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	01/Nov/2024	09:00	02/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	01-Nov-24	09:00	02-Nov-24	18:00	
461	RQ194773	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1		C	FOR RETROFITMENT OF ISOLATOR IN LINE BAY & REACTOR BAY AT POWERGRID HISAR SS END IN ADD CAP 19-24 BLOCK	01/Nov/2024	09:00	10/Nov/2024	18:00	Non switchable line reactor shall also be out of service and associated main and tie bay in the Dia shall remain open during the shutdown	PLANNED	Approved	01-Nov-24	09:00	10-Nov-24	18:00	Subject to real time grid condition/ max two lines shutdown at a time may be allowed at Hissar(PG)
462	RQ194775	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1		C	FOR RETROFITMENT OF ISOLATOR IN LINE BAY ,MAIN BAY & TIE BAY AT POWERGRID HISAR SS END IN ADD CAP 19-24 BLOCK	01/Nov/2024	09:00	10/Nov/2024	18:00	DIA SHALL REMAIN OPEN AT HISAR SUBSTATION DURING THE SHUTDOWN	PLANNED	Approved	01-Nov-24	09:00	10-Nov-24	18:00	Subject to real time grid condition/ max two lines shutdown at a time may be allowed at Hissar(PG)
463	RQ195298	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-KAITHAL (PG) CKT-2		D	AR IN NON AUTO MODE REQUIRED.	01/Nov/2024	09:00	02/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	01-Nov-24	09:00	02-Nov-24	18:00	
464	RQ194828	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTESWAR(TH)-KOTESHWAR(PG) (PG) CKT-1		C	For installation and testing of differential relay.	01/Nov/2024	09:00	02/Nov/2024	18:00		PLANNED	Approved	01-Nov-24	09:00	02-Nov-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/THDC consent.
465	RQ194824	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1		D	Polymer insulator replacement work/Shutdown nature defects rectification	01/Nov/2024	08:00	10/Nov/2024	18:00	Non auto for 400 kV RAPPCC-Kankroli, MOST URGENT	PLANNED	Approved	01-Nov-24	08:00	10-Nov-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NPCIL consent
466	RQ194860	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1		D	For OPGW replacement works from Kotputli Gantry to TN-480 of 400kV Kotputli-Bhiwadi Line	01/Nov/2024	08:00	30/Nov/2024	18:00	Non-Auto required for OPGW replacement works	PLANNED	Approved	01-Nov-24	08:00	30-Nov-24	18:00	

467	RQ194861	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-KOTPUTLI (PG) CKT-1		D	For OPGW replacement works from Kotputli Gantry to TN-480 of 400kV Kotputli-Bhiwadi Line	01/Nov/2024	08:00	30/Nov/2024	18:00	Non-Auto required for OPGW replacement works	PLANNED	Approved	01-Nov-24	08:00	30-Nov-24	18:00	
468	RQ194862	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BALLABHGARH (PG) CKT-1		D	For OPGW rectification/replacement works on high losses spans	01/Nov/2024	08:00	14/Nov/2024	18:00	Non-Auto required for OPGW rectification works	PLANNED	Approved	01-Nov-24	08:00	14-Nov-24	18:00	
469	RQ194863	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-KOTA (PG) CKT-1		D	For OPGW rectification/replacement works on high losses spans	01/Nov/2024	08:00	07/Nov/2024	18:00	Non-Auto required for OPGW rectification works	PLANNED	Approved	01-Nov-24	08:00	07-Nov-24	18:00	
470	RQ194864	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1		D	For OPGW rectification/replacement works on high losses spans	01/Nov/2024	08:00	07/Nov/2024	18:00	Non-Auto required for OPGW rectification works	PLANNED	Approved	01-Nov-24	08:00	07-Nov-24	18:00	
471	RQ194703	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH(PG)-NAWADA(HV) (PG) CKT-1		D	RELAY REPLACEMENT	01/Nov/2024	08:00	01/Nov/2024	18:00	RELAY REPLACEMENT	PLANNED	Approved	01-Nov-24	08:00	01-Nov-24	18:00	
472	RQ194712	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-2		D	Non-auto mode for tower tightening & missing tower member fixing above waist leve	01/Nov/2024	08:00	30/Nov/2024	18:00	Non-auto mode for tower tightening & missing tower member fixing above waist leve	PLANNED	Approved	01-Nov-24	08:00	30-Nov-24	18:00	
473	RQ194711	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-1		D	Non-auto mode for tower tightening & missing tower member fixing above waist leve	01/Nov/2024	08:00	30/Nov/2024	18:00	Non-auto mode for tower tightening & missing tower member fixing above waist leve	PLANNED	Approved	01-Nov-24	08:00	30-Nov-24	18:00	
474	RQ194346	OCC_224	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO-LUCKNOW (UP) CKT-1	UPPTCL	C	Due to construction of 765 kV S/C (Quad) Mainpuri- Bara Ckt-1 TL, 765 kV S/C (Quad) Mainpuri-Unnao TL and 400 kV D/C (Quad) Tanda-Gonda TL	30/Nov/2024	09:00	30/Nov/2024	18:00		PLANNED	Approved	30-Nov-24	09:00	30-Nov-24	18:00	May be allowed subject to revival of 400 KV AGRA-UNNAO (UP) CKT-1
475	RQ195786	OCC_224	slcup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA_2(UPC)-GR.NOIDA(UPC) (UP) CKT-2	UPPTCL	D	* Disc Cleaning work	29/Nov/2024	10:30	30/Nov/2024	17:00	CKT-1 shall remain in service	PLANNED	Approved	29-Nov-24	10:30	30-Nov-24	17:00	
476	RQ195502	OCC_224	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV REWA ROAD-PANKI (UP) CKT-1	UPPTCL	C	Erection of 63 MVar Line Reactor Bushing and Re-jumpering. (Line S/D required.) Note:- Line charge on 30.11.24 at 17:00 Hrs with 63 MVar.	27/Nov/2024	10:00	30/Nov/2024	17:00		PLANNED	Approved	27-Nov-24	10:00	30-Nov-24	17:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time

477	RQ195785	OCC_224	slcup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA_2(UPC)-GR.NOIDA(UPC) (UP) CKT-1	UPPTCL	D	Disc Cleaning work	26/Nov/2024	10:30	27/Nov/2024	17:00	CKT 2 shall remain in service	PLANNED	Approved	26-Nov-24	10:30	27-Nov-24	17:00	
478	RQ194644	OCC_224	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-AGRA SOUTH (UP) CKT-1	UPPTCL	D	Routine testing and line maintenance work >X*	26/Nov/2024	10:00	27/Nov/2024	18:00		PLANNED	Approved	26-Nov-24	10:00	27-Nov-24	18:00	
479	RQ194284	OCC_224	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH-AZAMGARH (UP) CKT-1	UPPTCL	C	pre commissioning test of 50MVAR sarnath line reactor.	26/Nov/2024	09:00	27/Nov/2024	17:00		PLANNED	Approved	26-Nov-24	09:00	27-Nov-24	17:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
480	RQ195458	OCC_224	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEJA TPS(MUN)-MASOLI(UP) (UP) CKT-1	UPPTCL	D	MAINTAINANCE AND TESTING OF CT,ISOLATOR,RELAYS ETC.	24/Nov/2024	09:00	26/Nov/2024	18:00		PLANNED	Approved	24-Nov-24	09:00	26-Nov-24	18:00	
481	RQ195247	OCC_224	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BANDA-ORAI (UP) CKT-1	UPPTCL	C	shutdown is required because of unavailability of tie bay with 400 kv main bus 1 and 400 kV main bus 2 will be in shutdown for maintenance purpose.	22/Nov/2024	09:00	22/Nov/2024	17:00		PLANNED	Approved	22-Nov-24	09:00	22-Nov-24	17:00	
482	RQ195255	OCC_224	slcup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-1	UPPTCL	C	For Breaker Overhauling	22/Nov/2024	08:00	28/Nov/2024	18:00		PLANNED	Approved	22-Nov-24	08:00	28-Nov-24	18:00	
483	RQ194514	OCC_224	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI-PARICHA (UP) CKT-2	UPPTCL	D	SCADA System Upgradation work	22/Nov/2024	08:00	23/Nov/2024	18:00		PLANNED	Approved	22-Nov-24	08:00	23-Nov-24	18:00	
484	RQ194305	OCC_224	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-2	UPPTCL	D	For preventive maintainance and testing of line alongwith other >X associated works	22/Nov/2024	08:00	28/Nov/2024	17:00		PLANNED	Approved	16-Nov-24	08:00	21-Nov-24	17:00	may be availed on daily basis
485	RQ195805	OCC_224	slcup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-ANPARA_D (UP) CKT-2	UPPTCL	D	Maintenance, Tightness, Attending Hot spots, and Complete Testing of bay equipments such as CB Timimg Test, DCRM, Tan Delta of CTs, Winding resistance, IR Test for CT,CVT etc.	21/Nov/2024	09:00	23/Nov/2024	18:00		PLANNED	Approved	21-Nov-24	09:00	23-Nov-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/May be allowed on daily basis.
486	RQ194344	OCC_224	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-1	UPPTCL	C	Due to construction of 765 kv S/C (Quad) Mainpuri- Bara Ckt-1 TL, 765 kv S/C (Quad) Mainpuri-Unnao TL and 400 kv D/C (Quad) Tanda-Gonda TL	20/Nov/2024	09:00	21/Nov/2024	18:00		PLANNED	Approved	20-Nov-24	09:00	21-Nov-24	18:00	May be allowed subject to revival of 400 KV AGRA-UNNAO (UP) CKT-1 and no other outages at both ends

487	RQ194345	OCC_224	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-2	UPPTCL	C	Due to construction of 765 kv S/C (Quad) Mainpuri- Bara Ckt-1 TL, 765 kv S/C (Quad) Mainpuri-Unnao TL and 400 kv D/C (Quad) Tanda-Gonda TL	20/Nov/2024	09:00	21/Nov/2024	18:00		PLANNED	Approved	20-Nov-24	09:00	21-Nov-24	18:00	May be allowed subject to revival of 400 KV AGRA-UNNAO (UP) CKT-1 and no other outages at both ends
488	RQ194513	OCC_224	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI-PARICHA (UP) CKT-1	UPPTCL	D	SCADA System Upgradation work	20/Nov/2024	08:00	21/Nov/2024	18:00		PLANNED	Approved	20-Nov-24	08:00	21-Nov-24	18:00	
489	RQ194471	OCC_224	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA SOUTH(UP)-FIROZABAD(PJFTL) (UP) CKT-1	UPPTCL	D	400KV Agra South-Firozabad line	19/Nov/2024	10:00	21/Nov/2024	18:00		PLANNED	Approved	19-Nov-24	10:00	21-Nov-24	18:00	
490	RQ194335	OCC_224	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARA(UP)-MEJA TPS(MUN) (UP) CKT-2	UPPTCL	D	Winter Preparedness	19/Nov/2024	08:30	19/Nov/2024	18:30	Power Evacuation will be available through 400KV CKT-1 & 765KV CKT-2	PLANNED	Approved	19-Nov-24	08:30	19-Nov-24	18:30	
491	RQ194442	OCC_224	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-MUZAFFARNAGAR (UP) CKT-1	UPPTCL	C	* Shutdown of 400kv Alakhnanda-Muzaffarnagar line required for strenthning >X work on tower no 508 and jumper tightening <(>&<)	19/Nov/2024	08:00	26/Nov/2024	17:00		PLANNED	Approved	19-Nov-24	08:00	26-Nov-24	17:00	May be allowed subject to real time Grid condition/No other outages at both ends/No generation evacuation issue
492	RQ194643	OCC_224	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-MATHURA (UP) CKT-2	UPPTCL	D	S/D of 400 KV Mathura CKT-II line >X* Defective Polymer <(>&<)> Replacement work	18/Nov/2024	10:00	20/Nov/2024	18:00		PLANNED	Approved	18-Nov-24	10:00	20-Nov-24	18:00	
493	RQ195803	OCC_224	slcup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-ANPARA_D (UP) CKT-1	UPPTCL	D	Maintenance, Tightness, Attending Hot spots, and Complete Testing of bay equipments such as CB Timing Test, DCRM, Tan Delta of CTs, Winding resistance, IR Test for CT,CVT etc.	18/Nov/2024	09:00	20/Nov/2024	18:00		PLANNED	Approved	18-Nov-24	09:00	20-Nov-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/May be allowed on daily basis.
494	RQ194334	OCC_224	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARA(UP)-MEJA TPS(MUN) (UP) CKT-1	UPPTCL	D	Winter Preparedness	18/Nov/2024	08:30	18/Nov/2024	18:30	Power Evacuation will be available through 400KV CKT-2 & 765KV CKT-2	PLANNED	Approved	18-Nov-24	08:30	18-Nov-24	18:30	
495	RQ194441	OCC_224	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-BASTI(UP) (UP) CKT-2	UPPTCL	D	for jumper tightening	14/Nov/2024	10:00	16/Nov/2024	18:00		PLANNED	Approved	14-Nov-24	10:00	16-Nov-24	18:00	

496	RQ194283	OCC_224	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AZAMGARH-GORAKHPUR (UP) CKT-1	UPPTCL	C	SHUT DOWN OF 400 KV AZAMGARH-GORAKHPUR LINE FOR ROUTINE TESTING AND >X MAINTENANCE WORK.	13/Nov/2024	10:00	13/Nov/2024	18:00		PLANNED	Approved	13-Nov-24	10:00	13-Nov-24	18:00	
497	RQ194273	OCC_224	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD(PJFTL) (UP) CKT-1	UPPTCL	D	The work of 02Nos. Alstom make differential numerical relay replacement >X with old NR make relay in 400kV Fatehabad -Firozab	13/Nov/2024	08:00	14/Nov/2024	18:00		PLANNED	Approved	13-Nov-24	08:00	14-Nov-24	18:00	
498	RQ194493	OCC_224	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-SULTANPUR(UP) (UP) CKT-1	UPPTCL	C	Preventive Maintenance of Bay at 400KV S/S Sultanpur	12/Nov/2024	10:00	12/Nov/2024	16:00		PLANNED	Approved	12-Nov-24	10:00	12-Nov-24	16:00	
499	RQ194645	OCC_224	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-AGRA FATEHBAD (UP) CKT-1	UPPTCL	D	S/D of 400 KV Agra CKT-1 line >X* Defective Polymer <{>&<}> Replacement work	11/Nov/2024	10:00	13/Nov/2024	18:00		PLANNED	Approved	11-Nov-24	10:00	13-Nov-24	18:00	
500	RQ194440	OCC_224	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-BASTI(UP) (UP) CKT-1	UPPTCL	D	jumper tightening of all tension tower	11/Nov/2024	10:00	13/Nov/2024	18:00		PLANNED	Approved	11-Nov-24	10:00	13-Nov-24	18:00	
501	RQ194501	OCC_224	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUZAFFARNAGAR-ATAUR (UP) CKT-1	UPPTCL	D	For repairing and routine maintenance of 400 kV Pantograph isolator under A bus & C bus	08/Nov/2024	10:00	08/Nov/2024	16:00		PLANNED	Approved	08-Nov-24	10:00	08-Nov-24	16:00	
502	RQ195373	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI(UP)-MAINPURI(PG) (UP) CKT-2	UPPTCL	D	Line bay AMP work	08/Nov/2024	08:00	08/Nov/2024	18:00		PLANNED	Approved	08-Nov-24	08:00	08-Nov-24	18:00	
503	RQ194490	OCC_224	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_B-SULTANPUR (UP) CKT-1	UPPTCL	C	Preventive Maintenance of Bay at 400KV S/S Sultanpur	07/Nov/2024	10:00	07/Nov/2024	16:00		PLANNED	Approved	07-Nov-24	10:00	07-Nov-24	16:00	
504	RQ194270	OCC_224	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MURADNAGAR_2-MATHURA (UP) CKT-1	UPPTCL	D	for suspension Polymer cleaning/replacement jumper tightening and other >X works	06/Nov/2024	10:00	08/Nov/2024	20:00		PLANNED	Approved	06-Nov-24	10:00	08-Nov-24	20:00	
505	RQ195376	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI(UP)-MAINPURI(PG) (UP) CKT-1	UPPTCL	D	Line bay AMP and relay testing work	06/Nov/2024	09:00	06/Nov/2024	18:00		PLANNED	Approved	06-Nov-24	09:00	06-Nov-24	18:00	
506	RQ194497	OCC_224	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-SHAMLI (UP) CKT-2	UPPTCL	D	For Routine Maintenance of line including jumper tightening, tree cutting removal of bird nest etc.	06/Nov/2024	08:00	07/Nov/2024	18:00		PLANNED	Approved	06-Nov-24	08:00	07-Nov-24	18:00	
507	RQ194498	OCC_224	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-SHAMLI (UP) CKT-1	UPPTCL	D	For Routine Maintenance of line including jumper tightening, tree cutting removal of bird nest etc	06/Nov/2024	08:00	07/Nov/2024	18:00		PLANNED	Approved	06-Nov-24	08:00	07-Nov-24	18:00	

508	RQ195256	OCC_224	slcup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-2	UPPTCL	C	For preventive maintenance and testing of line alongwith other associated works	06/Nov/2024	08:00	06/Nov/2024	18:00		PLANNED	Approved	06-Nov-24	08:00	06-Nov-24	18:00	
509	RQ195217	OCC_224	slcup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-ANPARA_D (UP) CKT-2	UPPTCL	C	COMMISSIONING OF low impence bus bar protection relay	05/Nov/2024	13:00	05/Nov/2024	16:00		PLANNED	Approved					May be clubbed with 485
510	RQ195492	OCC_224	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV REWA ROAD-PANKI (UP) CKT-1	UPPTCL	C	Replacement of 50 MVAR Line Reactor to 63 MVAR Line Reactor for opening of Jumper and bushing. (Line S/D required.) Note :- Line charged on 08/11/24 at 17:00 Hrs. w/o Line Reactor.	05/Nov/2024	10:00	08/Nov/2024	17:00		PLANNED	Approved	05-Nov-24	10:00	08-Nov-24	17:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
511	RQ194495	OCC_224	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)-MAU(UP) (UP) CKT-1	UPPTCL	D	COMMISSIONING OF low impence bus bar protection relay	05/Nov/2024	09:00	05/Nov/2024	12:00	Bus bar commissioning work shifted to november due to shifting of OH 5 to Nov.	PLANNED	Approved	05-Nov-24	09:00	05-Nov-24	12:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
512	RQ195457	OCC_224	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEJA TPS(MUN)-REWA ROAD(UP) (UP) CKT-1	UPPTCL	D	MAINTAINANCE AND TESTING OF CT,ISOLATOR,RELAYS ETC.	03/Nov/2024	09:00	05/Nov/2024	18:00		PLANNED	Approved	03-Nov-24	09:00	05-Nov-24	18:00	
513	RQ195392	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-JAULIIVI (PG) CKT-2	POWER GRID	D	For Shut down nature defects	29/Nov/2024	09:00	29/Nov/2024	18:00		PLANNED	Approved	29-Nov-24	09:00	29-Nov-24	18:00	
514	RQ194342	OCC_224	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-2	POWER GRID	C	Due to construction of 765 kV S/C (Quad) Mainpuri- Bara Ckt-1 TL, 765 kV S/C (Quad) Mainpuri-Unnao TL and 400 kV D/C (Quad) Tanda-Gonda TL	29/Nov/2024	09:00	29/Nov/2024	18:00		PLANNED	Approved	29-Nov-24	09:00	29-Nov-24	18:00	May be given subject to real time grid conditions/NTPC consent required
515	RQ194341	OCC_224	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-1	POWER GRID	C	Due to construction of 765 kV S/C (Quad) Mainpuri- Bara Ckt-1 TL, 765 kV S/C (Quad) Mainpuri-Unnao TL and 400 kV D/C (Quad) Tanda-Gonda TL	29/Nov/2024	09:00	29/Nov/2024	18:00		PLANNED	Approved	29-Nov-24	09:00	29-Nov-24	18:00	May be given subject to real time grid conditions/NTPC consent required
516	RQ195391	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-JAULIIVI (PG) CKT-1	POWER GRID	D	For Shut down nature defects	28/Nov/2024	09:00	28/Nov/2024	18:00		PLANNED	Approved	28-Nov-24	09:00	28-Nov-24	18:00	
517	RQ195460	OCC_224	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD(PG)-MEJA TPS(MUN) (PG) CKT-1	POWER GRID	D	MAINTAINANCE AND TESTING OF CT,ISOLATOR,RELAYS ETC.	28/Nov/2024	09:00	30/Nov/2024	18:00		PLANNED	Approved	28-Nov-24	09:00	30-Nov-24	18:00	

518	RQ195081	OCC_224	jhakri_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-RAMPUR HEP(SJ) (PG) CKT-2	POWER GRID	D	Annual Planned Maintenance of GIS Line Bay & Testing of Switchard Equipments.	28/Nov/2024	09:00	30/Nov/2024	17:00	APM of NJ-Rmp Ckt.-2 (GIS & Switchyard)	PLANNED	Approved	28-Nov-24	09:00	30-Nov-24	17:00	May be allowed subject to one circuit at a time and no evacuation constraint	
519	RQ195728	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-KOTPUTLI (PG) CKT-1	POWER GRID	D	For AMP work and Relay Testing at Kotputli Substation	28/Nov/2024	08:00	28/Nov/2024	18:00		PLANNED	Approved	28-Nov-24	08:00	28-Nov-24	18:00		
520	RQ195224	OCC_224	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2	POWER GRID	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	27/Nov/2024	17:00	27/Nov/2024	23:00		PLANNED	Approved						May be clubbed with 360
521	RQ195727	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1	POWER GRID	D	For AMP work and Relay Testing at Kotputli Substation	27/Nov/2024	08:00	27/Nov/2024	18:00		PLANNED	Approved	27-Nov-24	08:00	27-Nov-24	18:00		
522	RQ195223	OCC_224	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1	POWER GRID	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	26/Nov/2024	17:00	26/Nov/2024	23:00		PLANNED	Approved						May be clubbed with 458
523	RQ195267	OCC_224	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1	POWER GRID	D	QUARTERLY MAINT.WORK & TESTING OF BAY EQUIPMENTS	26/Nov/2024	08:00	26/Nov/2024	18:00		PLANNED	Rejected						Consent denied by Powergrid
524	RQ195080	OCC_224	jhakri_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-RAMPUR HEP(SJ) (PG) CKT-1	POWER GRID	D	Annual Planned Maintenance of GIS Line Bay & Testing of Switchard Equipments.	25/Nov/2024	09:00	27/Nov/2024	17:00	APM of NJ-Rmp Ckt.-1 (GIS & Switchyard)	PLANNED	Approved	25-Nov-24	09:00	27-Nov-24	17:00	May be allowed subject to one circuit at a time and no evacuation constraint	
525	RQ195268	OCC_224	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1	POWER GRID	D	QUARTERLY MAINT.WORK & TESTING OF BAY EQUIPMENTS	25/Nov/2024	08:00	25/Nov/2024	18:00		PLANNED	Rejected						Consent denied by Powergrid
526	RQ194458	OCC_224	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-1	POWER GRID	D	* for jumper tightening	23/Nov/2024	10:00	25/Nov/2024	18:00		PLANNED	Approved	23-Nov-24	10:00	25-Nov-24	18:00		
527	RQ195135	OCC_224	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-2	POWER GRID	D	Quarterly Maintenance	20/Nov/2024	08:00	20/Nov/2024	18:00		PLANNED	Rejected						Consent denied by Powergrid
528	RQ195409	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1	POWER GRID	C	Diversion of line infringing with Prayagraj Inner ring road of NHAI	20/Nov/2024	08:00	27/Nov/2024	18:00		PLANNED	Approved	20-Nov-24	08:00	27-Nov-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC consent	
529	RQ194349	OCC_224	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-BASTI(UP) (PG) CKT-1	POWER GRID	D	for jumper tightening	17/Nov/2024	10:00	19/Nov/2024	18:00		PLANNED	Approved	17-Nov-24	10:00	19-Nov-24	18:00		
530	RQ195385	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-2	POWER GRID	D	rectification of shutdown nature defects	15/Nov/2024	10:00	15/Nov/2024	18:00		PLANNED	Approved	15-Nov-24	10:00	15-Nov-24	18:00		
531	RQ195408	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-1	POWER GRID	D	Line Terminal Equipment AMP	15/Nov/2024	10:00	15/Nov/2024	12:00		PLANNED	Approved	15-Nov-24	10:00	15-Nov-24	12:00		

532	RQ194340	OCC_224	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-AGRA (PG) CKT-1	POWER GRID	D	Due to construction of 765 kV S/C (Quad) Mainpuri- Bara Ckt-1 TL, 765 kV S/C (Quad) Mainpuri-Unnao TL and 400 kV D/C (Quad) Tanda-Gonda TL	15/Nov/2024	09:00	15/Nov/2024	18:00		PLANNED	Approved	15-Nov-24	09:00	15-Nov-24	18:00	
533	RQ195383	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-LUCKNOW_2 (PG) CKT-2	POWER GRID	D	Amp of Line Bay	14/Nov/2024	10:00	14/Nov/2024	18:00		PLANNED	Approved	14-Nov-24	10:00	14-Nov-24	18:00	
534	RQ195384	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-1	POWER GRID	D	rectification of shutdown nature defects	14/Nov/2024	10:00	14/Nov/2024	18:00		PLANNED	Approved	14-Nov-24	10:00	14-Nov-24	18:00	
535	RQ195407	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-3	POWER GRID	D	Line Terminal Equipment AMP	13/Nov/2024	10:00	13/Nov/2024	12:00		PLANNED	Approved	13-Nov-24	10:00	13-Nov-24	12:00	
536	RQ194658	OCC_224	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-3	POWER GRID	C	TBC SAS INTEGRATION	13/Nov/2024	08:00	14/Nov/2024	18:00	SHUTDOWN REQUIRED	PLANNED	Approved	13-Nov-24	08:00	14-Nov-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
537	RQ195382	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-LUCKNOW_2 (PG) CKT-1	POWER GRID	D	Amp of Line Bay	12/Nov/2024	10:00	12/Nov/2024	18:00		PLANNED	Approved	12-Nov-24	10:00	12-Nov-24	18:00	
538	RQ195406	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD(PG)-MEJA TPS(MUN) (PG) CKT-1	POWER GRID	D	Line Terminal Equipment AMP Work	12/Nov/2024	10:00	12/Nov/2024	12:00		PLANNED	Approved	12-Nov-24	10:00	12-Nov-24	12:00	
539	RQ195368	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AURAIYA(NT)-AGRA(PG) (PG) CKT-2	POWER GRID	D	AMP of line bay equipment at Kanpur & Auraiya end	12/Nov/2024	09:00	12/Nov/2024	18:00		PLANNED	Approved	12-Nov-24	09:00	12-Nov-24	18:00	
540	RQ194904	OCC_224	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW(UP)-BAREILLY(PG) (PG) CKT-1	POWER GRID	D	For Upgradation of busbar protection panel work at 400 kV S/s Sarojini Nagar, Lucknow	12/Nov/2024	09:00	12/Nov/2024	18:00		PLANNED	Approved	12-Nov-24	09:00	12-Nov-24	18:00	
541	RQ195198	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1	POWER GRID	D	AMP of line bay equipment & AMP of non-switchable line reactor at Kanpur	12/Nov/2024	08:00	12/Nov/2024	18:00		PLANNED	Approved	12-Nov-24	08:00	12-Nov-24	18:00	
542	RQ195367	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AURAIYA(NT)-AGRA(PG) (PG) CKT-1	POWER GRID	D	AMP of line bay equipment at Kanpur & Auraiya end	11/Nov/2024	09:00	11/Nov/2024	18:00		PLANNED	Approved	11-Nov-24	09:00	11-Nov-24	18:00	
543	RQ194881	OCC_224	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG) - DEEPALPUR(JHKT) (PG) CKT-1	POWER GRID	D	AMP of Line Bay Equipment(Testing of line CVT, LA, CT and alignment checking of BUS isolator/ Earth Switch)	11/Nov/2024	09:00	11/Nov/2024	18:00		PLANNED	Approved	11-Nov-24	09:00	11-Nov-24	18:00	
544	RQ194537	OCC_224	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1	POWER GRID	C	For Upgradation of busbar protection panel work at 400 KV S/S Sarojini Nagar, Lucknow	11/Nov/2024	09:00	11/Nov/2024	18:00		PLANNED	Approved					May be clubbed with 528

545	RQ195197	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR (PG)	POWER GRID	D	AMP of line bay equipment at Kanpur	11/Nov/2024	08:00	11/Nov/2024	18:00		PLANNED	Approved	11-Nov-24	08:00	11-Nov-24	18:00	
546	RQ194880	OCC_224	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHT)-BAWANA(DV) (PG) CKT-1	POWER GRID	D	AMP of Line Bay Equipment(Testing of line CVT, LA, CT and alignment checking of BUS isolator/ Earth Switch)	09/Nov/2024	09:00	09/Nov/2024	18:00		PLANNED	Approved	09-Nov-24	09:00	09-Nov-24	18:00	
547	RQ194343	OCC_224	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1	POWER GRID	C	Due to construction of 765 kV S/C (Quad) Mainpuri- Bara Ckt-1 TL, 765 kV S/C (Quad) Mainpuri-Unnao TL and 400 kV D/C (Quad) Tanda-Gonda TL	09/Nov/2024	09:00	09/Nov/2024	18:00		PLANNED	Approved	09-Nov-24	09:00	09-Nov-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC consent
548	RQ195713	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MAHARANIBAGH (PG) (PG) CKT-1	POWER GRID	D	Shutdown nature defect rectification	09/Nov/2024	08:00	09/Nov/2024	18:00		PLANNED	Approved	09-Nov-24	08:00	09-Nov-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC consent.
549	RQ194984	OCC_224	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGTB(DTL)-BHIWANI(PG) (PG)	POWER GRID	D	Preventive Mtc. and Testing of Bay Equipments	08/Nov/2024	09:00	10/Nov/2024	18:00		PLANNED	Approved	08-Nov-24	09:00	10-Nov-24	18:00	
550	RQ195134	OCC_224	slcrr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1	POWER GRID	D	Quarterly Maintenance	08/Nov/2024	08:00	08/Nov/2024	18:00		PLANNED	Approved					May be clubbed with 367
551	RQ195719	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-SAHARANPUR (PG) CKT-1	POWER GRID	D	Shutdown nature defect rectification	08/Nov/2024	08:00	08/Nov/2024	18:00		PLANNED	Approved	08-Nov-24	08:00	08-Nov-24	18:00	
552	RQ195461	OCC_224	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD(PG)-MEJA TPS(MUN) (PG) CKT-2	POWER GRID	D	MAINTAINANCE AND TESTING OF CT,ISOLATOR,RELAYS ETC.	07/Nov/2024	09:00	09/Nov/2024	18:00		PLANNED	Approved	07-Nov-24	09:00	09-Nov-24	18:00	
553	RQ195710	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH-MAHARANIBAGH (PG) CKT-1	POWER GRID	D	Shutdown nature defect rectification	06/Nov/2024	08:00	06/Nov/2024	18:00		PLANNED	Approved	06-Nov-24	08:00	06-Nov-24	18:00	
554	RQ195718	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE-SAHARANPUR (PG) CKT-1	POWER GRID	D	Shutdown nature defect rectification	06/Nov/2024	08:00	06/Nov/2024	18:00		PLANNED	Approved	06-Nov-24	08:00	06-Nov-24	18:00	
555	RQ195404	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-3	POWER GRID	D	For replacement of damaged polymer insulator at Loc 231 & 195	05/Nov/2024	08:00	05/Nov/2024	18:00		PLANNED	Approved					May be clubbed with 536
556	RQ195386	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-BAREILLY (PG) CKT-2	POWER GRID	D	Line BAY AMP & tightening work.	04/Nov/2024	09:30	04/Nov/2024	17:30		PLANNED	Approved	04-Nov-24	09:30	04-Nov-24	17:30	
557	RQ195095	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-1	POWER GRID	D	AMP of Tie-Bay-402 at Kanpur	04/Nov/2024	09:00	04/Nov/2024	13:00		PLANNED	Approved	04-Nov-24	09:00	04-Nov-24	13:00	
558	RQ195379	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1	POWER GRID	D	TLM SHUTDOWN NATURE DEFFECT RECTIFICATION WORK	04/Nov/2024	08:00	04/Nov/2024	18:00		PLANNED	Approved					May be clubbed with 547

559	RQ195717	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-DEHRADUN (PG) CKT-1	POWER GRID	D	Shutdown nature defect rectification	04/Nov/2024	08:00	04/Nov/2024	18:00		PLANNED	Approved	04-Nov-24	08:00	04-Nov-24	18:00	
560	RQ195707	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH(P G)-NAWADA(HV) (PG) CKT-1	POWER GRID	D	Shutdown nature defect rectification	04/Nov/2024	08:00	04/Nov/2024	18:00		PLANNED	Approved	04-Nov-24	08:00	04-Nov-24	18:00	
561	RQ195397	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1	POWER GRID	D	LINE BAY & REACTOR AMP	04/Nov/2024	08:00	04/Nov/2024	18:00		PLANNED	Approved					May be clubbed with 547
562	RQ195084	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-2	POWER GRID	D	AMP of line bay equipment at Kanpur & Auraiya end	02/Nov/2024	08:00	02/Nov/2024	18:00		PLANNED	Approved	02-Nov-24	08:00	02-Nov-24	18:00	
563	RQ195716	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE-DEHRADUN (PG) CKT-1	POWER GRID	D	Shutdown nature defect rectification	02/Nov/2024	08:00	02/Nov/2024	18:00		PLANNED	Approved	02-Nov-24	08:00	02-Nov-24	18:00	
564	RQ194987	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-3	POWER GRID	D	Line Bay AMP & Tightening work at Fatehpur substation.	01/Nov/2024	09:00	01/Nov/2024	17:00		PLANNED	Approved	01-Nov-24	09:00	01-Nov-24	17:00	
565	RQ194989	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-1	POWER GRID	D	AMP of line bay equipment at Kanpur & Auraiya end	01/Nov/2024	08:00	01/Nov/2024	18:00		PLANNED	Approved	01-Nov-24	08:00	01-Nov-24	18:00	
566	RQ195360	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	POWER GRID	C	400KV Dulhasti Kishenpur -II is a Double circuit Line but stringing is done on one circuit only. Award has been placed for stringing on Circuit 2. under evacuation of Power from Pakaldul HEP in Chenab Valley HEPs. Shutdown is required to carryout stringing on circuit 2	01/Nov/2024	08:00	30/Nov/2024	18:00	Under construction head. Kindly approve.	PLANNED	Approved	01-Nov-24	08:00	30-Nov-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NHPC consent.
567	RQ195361	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	POWER GRID	D	400KV Dulhasti Kishenpur -II is a Double circuit Line but stringing is done on one circuit only. Award has been placed for stringing on Circuit 2. under evacuation of Power from Pakaldul HEP in Chenab Valley HEPs. AR non auto mode is required to carryout stringing on circuit 2	01/Nov/2024	08:00	30/Nov/2024	18:00	Under construction head. Kindly approve.	PLANNED	Approved	01-Nov-24	08:00	30-Nov-24	18:00	May be given subject to real time grid conditions/NHPC consent.
568	RQ195126	OCC_224	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-AJMER (RS) CKT-2	RRVPNL	D	Quarterly Maintenance	29/Nov/2024	08:00	29/Nov/2024	18:00		PLANNED	Approved	29-Nov-24	08:00	29-Nov-24	18:00	

569	RQ195125	OCC_224	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-AJMER (RS) CKT-1	RRVPNL	D	Quarterly Maintenance	27/Nov/2024	08:00	27/Nov/2024	18:00		PLANNED	Approved	27-Nov-24	08:00	27-Nov-24	18:00	
570	RQ195128	OCC_224	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-HEERAPURA (RS) CKT-2	RRVPNL	D	Quarterly Maintenance	22/Nov/2024	08:00	22/Nov/2024	18:00		PLANNED	Approved	22-Nov-24	08:00	22-Nov-24	18:00	
571	RQ195272	OCC_224	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-MERTA (RS) CKT-1	RRVPNL	D	Alongwith 50 MVAR lin reactor at Merta to QUARTERLY MAINT.WORK & TESTING OF BAY EQUIPMENTS	19/Nov/2024	08:00	20/Nov/2024	18:00		PLANNED	Approved	19-Nov-24	17:00	20-Nov-24	18:00	May be given from 1700 Hrs
572	RQ195136	OCC_224	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	D	Annual maintenance and testing of Line/Bay equipments.	19/Nov/2024	08:00	19/Nov/2024	18:00		PLANNED	Approved	19-Nov-24	17:00	19-Nov-24	23:00	May be given from 17:00 Hrs/One circuit shutdown from both end at a time.
573	RQ195226	OCC_224	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-RAMGARH (RS) CKT-2	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	18/Nov/2024	17:00	18/Nov/2024	23:00		PLANNED	Approved	18-Nov-24	17:00	18-Nov-24	23:00	May be given from 1700 Hrs
574	RQ195225	OCC_224	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-RAMGARH (RS) CKT-1	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	16/Nov/2024	17:00	16/Nov/2024	23:00		PLANNED	Approved	16-Nov-24	17:00	16-Nov-24	23:00	May be given from 1700 Hrs
575	RQ195271	OCC_224	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARMER(RS)-RAJWEST(RW) (RS) CKT-1	RRVPNL	D	Planned maintenance	16/Nov/2024	08:00	16/Nov/2024	18:00		PLANNED	Approved	16-Nov-24	08:00	16-Nov-24	18:00	
576	RQ195127	OCC_224	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-HEERAPURA (RS) CKT-1	RRVPNL	D	Quarterly Maintenance	16/Nov/2024	08:00	16/Nov/2024	18:00		PLANNED	Approved	16-Nov-24	08:00	16-Nov-24	18:00	
577	RQ195266	OCC_224	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-JODHPUR (RS) CKT-1	RRVPNL	D	Planned maintenance	15/Nov/2024	08:00	15/Nov/2024	18:00		PLANNED	Approved	15-Nov-24	17:00	15-Nov-24	23:00	May be given from 1700 Hrs//One circuit shutdown from both end at a time
578	RQ195227	OCC_224	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-JODHPUR (RS) CKT-1	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	14/Nov/2024	17:00	14/Nov/2024	23:00		PLANNED	Approved	14-Nov-24	17:00	14-Nov-24	23:00	May be given from 1700 Hrs
579	RQ195263	OCC_224	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-KANKANI (RS) CKT-1	RRVPNL	D	Planned maintenance	14/Nov/2024	08:00	14/Nov/2024	18:00		PLANNED	Approved	14-Nov-24	17:00	14-Nov-24	23:00	May be given from 1700 Hrs//One circuit shutdown from both end at a time
580	RQ195132	OCC_224	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-KALISINDH (RS) CKT-1	RRVPNL	D	Half Yearly Maintenance and testing of bay equipments.	14/Nov/2024	08:00	14/Nov/2024	18:00		PLANNED	Approved	14-Nov-24	17:00	14-Nov-24	23:00	May be given from 17:00 Hrs/One circuit shutdown from both end at a time.
581	RQ195228	OCC_224	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-MERTA (RS) CKT-1	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	13/Nov/2024	17:00	13/Nov/2024	23:00		PLANNED	Approved	13-Nov-24	17:00	13-Nov-24	23:00	May be given from 1700 Hrs
582	RQ195222	OCC_224	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-2	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	12/Nov/2024	17:00	12/Nov/2024	23:00		PLANNED	Approved	12-Nov-24	17:00	12-Nov-24	23:00	May be given from 1700 Hrs

583	RQ195130	OCC_224	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	D	Maintenance and testing of bay equipments. at Both end.	12/Nov/2024	08:00	12/Nov/2024	18:00		PLANNED	Approved	12-Nov-24	17:00	12-Nov-24	23:00	May be given from 17:00 Hrs/One circuit shutdown from both end at a time.
584	RQ195245	OCC_224	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-1	RRVPNL	C	For Hight Raising work of EHV LILO line of 400 KV Kankani-Merta & 400 KV Kanakni-Surpura-I line of NHAI Deposit work of Ring Road Project between Existing Location No. 06 to Loc No. 10	12/Nov/2024	08:00	28/Nov/2024	18:00		PLANNED	Approved	12-Nov-24	17:00	28-Nov-24	23:00	May be given from 1700 Hrs//One circuit shutdown from both end at a time
585	RQ195242	OCC_224	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-KANKANI (RS) CKT-1	RRVPNL	C	For Hight Raising work of EHV LILO line of 400 KV Kankani-Merta & 400 KV Kanakni-Surpura-I line of NHAI Deposit work of Ring Road Project between Existing Location No. 06 to Loc No. 10	12/Nov/2024	08:00	28/Nov/2024	18:00		PLANNED	Approved	12-Nov-24	17:00	28-Nov-24	23:00	May be given from 1700 Hrs//One circuit shutdown from both end at a time
586	RQ195240	OCC_224	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-1	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	11/Nov/2024	17:00	11/Nov/2024	23:00		PLANNED	Approved	11-Nov-24	17:00	11-Nov-24	23:00	May be given from 1700 Hrs
587	RQ195133	OCC_224	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-KALISINDH (RS) CKT-2	RRVPNL	D	Installation, Configuration and Commissioning of New/Repaired line distance protection M-1 Relay (ABB REL 670) in place of existing defective relay. And Half Yearly Maintenance work	11/Nov/2024	08:00	11/Nov/2024	18:00		PLANNED	Approved	11-Nov-24	17:00	11-Nov-24	23:00	May be given from 17:00 Hrs/One circuit shutdown from both end at a time.
588	RQ195261	OCC_224	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-JAISALMER (RS) CKT-1	RRVPNL	D	Half yearly Maintenance and testing of equipments at 400 KV GSS Jsl-2 (Bhensara)	09/Nov/2024	17:30	09/Nov/2024	23:30		PLANNED	Approved	09-Nov-24	17:30	09-Nov-24	23:30	
589	RQ195124	OCC_224	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-CHHABRA SCTPS (RS) CKT-2	RRVPNL	D	For Attending broken OPGW at section A3- Gentry by AEN (T&C), Jhalawar.	09/Nov/2024	08:00	09/Nov/2024	18:00		PLANNED	Approved	09-Nov-24	17:00	09-Nov-24	23:00	May be given from 17:00 Hrs/One circuit shutdown from both end at a time.
590	RQ195265	OCC_224	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAISALMER-BARMER (RS) CKT-2	RRVPNL	D	Half yearly Maintenance and testing of equipments	08/Nov/2024	17:30	08/Nov/2024	23:30		PLANNED	Approved	08-Nov-24	17:30	08-Nov-24	23:30	
591	RQ195264	OCC_224	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAISALMER-BARMER (RS) CKT-1	RRVPNL	D	Half yearly Maintenance and testing of equipments	07/Nov/2024	17:30	07/Nov/2024	23:30		PLANNED	Approved	07-Nov-24	17:30	07-Nov-24	23:30	

592	RQ195262	OCC_224	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKANI-JAISALMER (RS) CKT-2	RRVPNL	D	Half yearly Maintenance and testing of equipments	06/Nov/2024	17:30	06/Nov/2024	23:30		PLANNED	Approved	06-Nov-24	17:00	06-Nov-24	23:00	May be given from 1700 Hrs//One circuit shutdown from both end at a time
593	RQ195269	OCC_224	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-HEERAPURA (RS) CKT-1	RRVPNL	D	QUARTERLY MAINT.WORK & TESTING OF BAY EQUIPMENTS	06/Nov/2024	08:00	06/Nov/2024	18:00		PLANNED	Approved	06-Nov-24	08:00	06-Nov-24	18:00	
594	RQ195131	OCC_224	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2	RRVPNL	D	For Attending broken OPGW at section 107-118 and on 07.11.2024 Annual maintenance and testing of Line/Bay equipments at Kawai end.	06/Nov/2024	08:00	08/Nov/2024	18:00		PLANNED	Approved	06-Nov-24	17:00	08-Nov-24	23:00	May be given from 17:00 Hrs/One circuit shutdown from both end at a time.
595	RQ195270	OCC_224	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-RATANGARH (RS) CKT-1	RRVPNL	D	QUARTERLY MAINT.WORK & TESTING OF BAY EQUIPMENTS	05/Nov/2024	08:00	05/Nov/2024	18:00		PLANNED	Approved	05-Nov-24	08:00	05-Nov-24	18:00	
596	RQ195748	OCC_224	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	28/Nov/2024	08:00	28/Nov/2024	18:00		PLANNED	Approved	28-Nov-24	08:00	28-Nov-24	18:00	
597	RQ194483	OCC_224	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	28/Nov/2024	08:00	28/Nov/2024	18:00		PLANNED	Approved	28-Nov-24	08:00	28-Nov-24	18:00	
598	RQ194478	OCC_224	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	25/Nov/2024	08:00	25/Nov/2024	18:00		PLANNED	Approved	25-Nov-24	08:00	25-Nov-24	18:00	
599	RQ194477	OCC_224	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2	PSTCL	D	For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	25/Nov/2024	08:00	25/Nov/2024	18:00		PLANNED	Approved	25-Nov-24	08:00	25-Nov-24	18:00	
600	RQ195525	OCC_224	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(PS) (PS) CKT-1	PSTCL	D	Jumper Checking /Tightening of dead end towers and tree trimming etc.	23/Nov/2024	08:00	23/Nov/2024	18:00		PLANNED	Approved	23-Nov-24	08:00	23-Nov-24	18:00	
601	RQ194476	OCC_224	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(PS) (PS) CKT-1	PSTCL	D	Jumper Checking /Tightening of dead end towers and tree trimming etc.	23/Nov/2024	08:00	23/Nov/2024	17:00		PLANNED	Approved	23-Nov-24	08:00	23-Nov-24	17:00	
602	RQ194469	OCC_224	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	PSTCL	D	For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	22/Nov/2024	08:00	22/Nov/2024	17:00		PLANNED	Approved	22-Nov-24	08:00	22-Nov-24	17:00	
603	RQ195529	OCC_224	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	PSTCL	D	For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	22/Nov/2024	08:00	22/Nov/2024	18:00		PLANNED	Approved	22-Nov-24	08:00	22-Nov-24	18:00	

604	RQ194472	OCC_224	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(P5) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening between T.N- 106 to 135.	22/Nov/2024	08:00	22/Nov/2024	18:00		PLANNED	Approved	22-Nov-24	08:00	22-Nov-24	18:00	
605	RQ195527	OCC_224	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(P5G)-DHURI(P5) (PS) CKT-2	PSTCL	D	Protection testing	22/Nov/2024	08:00	22/Nov/2024	18:00		PLANNED	Approved	22-Nov-24	08:00	22-Nov-24	18:00	
606	RQ194473	OCC_224	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(P5G)-DHURI(P5) (PS) CKT-2	PSTCL	D	Protection testing	22/Nov/2024	08:00	22/Nov/2024	18:00		PLANNED	Approved	22-Nov-24	08:00	22-Nov-24	18:00	
607	RQ194465	OCC_224	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2	PSTCL	D	For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	21/Nov/2024	08:00	21/Nov/2024	18:00		PLANNED	Approved	21-Nov-24	08:00	21-Nov-24	18:00	
608	RQ194464	OCC_224	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(P5G)-DHURI(P5) (PS) CKT-2	PSTCL	D	Jumper Checking /Tightening of dead end towers and tree trimming etc.	20/Nov/2024	08:00	22/Nov/2024	18:00		PLANNED	Approved	20-Nov-24	08:00	22-Nov-24	18:00	
609	RQ194451	OCC_224	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(P5G)-MOGA(PG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	18/Nov/2024	08:00	18/Nov/2024	18:00		PLANNED	Approved	18-Nov-24	08:00	18-Nov-24	18:00	
610	RQ194448	OCC_224	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	PSTCL	D	For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	18/Nov/2024	08:00	18/Nov/2024	18:00		PLANNED	Approved	18-Nov-24	08:00	18-Nov-24	18:00	
611	RQ194456	OCC_224	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-1	PSTCL	D	Jumper Checking /Tightening of dead end towers and tree trimming etc.	18/Nov/2024	08:00	19/Nov/2024	18:00	TL Dhuri	PLANNED	Approved	18-Nov-24	08:00	19-Nov-24	18:00	
612	RQ194450	OCC_224	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(P5G)-NAKODAR(P5G) (PS) CKT-1	PSTCL	D	General Maintenance/ Jumper Tightening	18/Nov/2024	08:00	26/Nov/2024	18:00	Except 24-11-2024	PLANNED	Approved	18-Nov-24	08:00	26-Nov-24	18:00	
613	RQ194455	OCC_224	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2	PSTCL	D	Tree cutting and Jumper tightening between T.N- 153 to 189.	18/Nov/2024	08:00	18/Nov/2024	18:00		PLANNED	Approved	18-Nov-24	08:00	18-Nov-24	18:00	
614	RQ194460	OCC_224	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(P5G)-NAKODAR(P5G) (PS) CKT-2	PSTCL	D	Cleaning/washing of porcelain discs insulators (esp in polluted areas eg. across railway crossings, near brick klin etc.) and Checking & Tightening of DE Tower's jumpers & Periodical/routine maintenance of Ckt.	18/Nov/2024	08:00	21/Nov/2024	18:00		PLANNED	Approved	18-Nov-24	08:00	21-Nov-24	18:00	

615	RQ194443	OCC_224	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	14/Nov/2024	08:00	14/Nov/2024	18:00		PLANNED	Approved	14-Nov-24	08:00	14-Nov-24	18:00	
616	RQ194430	OCC_224	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	11/Nov/2024	08:00	11/Nov/2024	18:00		PLANNED	Approved	11-Nov-24	08:00	11-Nov-24	18:00	
617	RQ194429	OCC_224	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-2	PSTCL	D	General Maintenance/ Jumper Tightening	11/Nov/2024	08:00	16/Nov/2024	18:00	Except 15-11-2024 Guru Nanak Dev Jayanti Holiday	PLANNED	Approved	11-Nov-24	08:00	16-Nov-24	18:00	
618	RQ194433	OCC_224	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	PSTCL	D	Tree cutting and Jumper tightening between T.N- 153 to 189.	11/Nov/2024	08:00	11/Nov/2024	18:00		PLANNED	Approved	11-Nov-24	08:00	11-Nov-24	18:00	
619	RQ194434	OCC_224	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Cleaning of porcelain discs insulators (esp in polluted areas eg. across railway crossings, near brick klin etc.) and Checking & Tightening of DE Tower's jumpers & Periodical/routine maintenance of Ckt.	11/Nov/2024	08:00	14/Nov/2024	18:00	TL Rajpura	PLANNED	Approved	11-Nov-24	08:00	14-Nov-24	18:00	
620	RQ194424	OCC_224	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-2	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	08/Nov/2024	08:00	08/Nov/2024	18:00		PLANNED	Approved	08-Nov-24	08:00	08-Nov-24	18:00	
621	RQ194427	OCC_224	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening between T.N- No.95 to 105.	08/Nov/2024	08:00	08/Nov/2024	18:00		PLANNED	Approved	08-Nov-24	08:00	08-Nov-24	18:00	
622	RQ194422	OCC_224	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-RAJPURA(PS) (PS) CKT-2	PSTCL	D	Annual maintenance and Protection testing of bay equipments.	06/Nov/2024	08:00	07/Nov/2024	17:00	Shutdown required of line, Line bay,Tie bay (BAY-415,414)	PLANNED	Approved	06-Nov-24	08:00	07-Nov-24	17:00	
623	RQ194419	OCC_224	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-1	PSTCL	D	Protection testing	05/Nov/2024	08:00	05/Nov/2024	17:00		PLANNED	Approved	05-Nov-24	08:00	05-Nov-24	17:00	
624	RQ195586	OCC_224	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-1	PSTCL	D	Protection testing	05/Nov/2024	08:00	05/Nov/2024	18:00		PLANNED	Approved	05-Nov-24	08:00	05-Nov-24	18:00	
625	RQ194413	OCC_224	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	04/Nov/2024	10:00	04/Nov/2024	17:00		PLANNED	Approved	04-Nov-24	10:00	04-Nov-24	17:00	

626	RQ195575	OCC_224	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(P) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	04/Nov/2024	08:00	04/Nov/2024	18:00		PLANNED	Approved	04-Nov-24	08:00	04-Nov-24	18:00	
627	RQ194417	OCC_224	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-RAJPURA(P) (PS) CKT-1	PSTCL	D	Annual maintenance and Protection testing of bay equipments.	04/Nov/2024	08:00	05/Nov/2024	18:00	Shutdown required of line, Line bay, Tie bay (BAY-418,417)	PLANNED	Approved	04-Nov-24	08:00	05-Nov-24	18:00	
628	RQ195584	OCC_224	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-RAJPURA(P) (PS) CKT-1	PSTCL	D	Annual maintenance and Protection testing of bay equipments.	04/Nov/2024	08:00	05/Nov/2024	18:00		PLANNED	Approved	04-Nov-24	08:00	05-Nov-24	18:00	
629	RQ195574	OCC_224	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(P) (PS) CKT-1	PSTCL	D	General Maintenance/ Jumper Tightening	04/Nov/2024	08:00	08/Nov/2024	18:00		PLANNED	Approved	04-Nov-24	08:00	08-Nov-24	18:00	
630	RQ194412	OCC_224	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(P) (PS) CKT-1	PSTCL	D	General Maintenance/ Jumper Tightening	04/Nov/2024	08:00	08/Nov/2024	17:00		PLANNED	Approved	04-Nov-24	08:00	08-Nov-24	17:00	
631	RQ195699	OCC_224	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)-PANCHKULA(PG) (PG) CKT-1	POWER GRID,BB MB	D	Half Yearly Mtc..	28/Nov/2024	08:00	28/Nov/2024	18:00		PLANNED	Approved	28-Nov-24	08:00	28-Nov-24	18:00	
632	RQ195700	OCC_224	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)-RAJPURA(P) (PG) CKT-1	POWER GRID,BB MB	D	To attend Hot Point	14/Nov/2024	08:00	14/Nov/2024	18:00		PLANNED	Approved	14-Nov-24	08:00	14-Nov-24	18:00	
633	RQ195683	OCC_224	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANCHKULA(PG)-PANIPAT(BB) (PG) CKT-1	POWER GRID,BB MB	D	Half Yearly Mtc..	13/Nov/2024	08:00	13/Nov/2024	18:00		PLANNED	Approved	13-Nov-24	08:00	13-Nov-24	18:00	
634	RQ195596	OCC_224	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)-RAJPURA(P) (PG) CKT-1	POWER GRID,BB MB	D	Pre foggy Mtc. of line	11/Nov/2024	08:00	11/Nov/2024	18:00		PLANNED	Approved	11-Nov-24	08:00	11-Nov-24	18:00	
635	RQ195597	OCC_224	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-RAJPURA(P) (PG) CKT-1	POWER GRID,BB MB	D	Half yearly Mtc.	05/Nov/2024	08:00	05/Nov/2024	18:00		PLANNED	Approved	05-Nov-24	08:00	05-Nov-24	18:00	
636	RQ194459	OCC_224	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-2	POWER GRID,UP PTCL	D	* for jumper tightening	26/Nov/2024	10:00	28/Nov/2024	18:00		PLANNED	Approved	26-Nov-24	10:00	28-Nov-24	18:00	
637	RQ194647	OCC_224	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(UP)-AGRA FATEHBAD(UP) (PG) CKT-2	POWER GRID,UP PTCL	C	S/D of 400 KV Agra CKT-II line >X* Defective Polymer <(>&<)> Replacement Work	23/Nov/2024	10:00	23/Nov/2024	18:00		PLANNED	Approved	23-Nov-24	10:00	23-Nov-24	18:00	
638	RQ195800	OCC_224	sldcup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)-AGRA FATEHBAD(UP) (PG) CKT-1	POWER GRID,UP PTCL	C	* S/D of 400 KV PGCIL Line >X* For Defective Polymer <(>&<)> Replacement Work	21/Nov/2024	10:00	21/Nov/2024	17:00		PLANNED	Approved	21-Nov-24	10:00	21-Nov-24	17:00	
639	RQ194350	OCC_224	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-BASTI(UP) (PG) CKT-2	POWER GRID,UP PTCL	D	for jumper tightening	20/Nov/2024	10:00	22/Nov/2024	18:00		PLANNED	Approved	20-Nov-24	10:00	22-Nov-24	18:00	

640	RQ194967	OCC_224	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-LUCKNOW(UP) (PG) CKT-1	POWER GRID,UP PTCL	C	For Upgradation of busbar protection panel work at 400 kv S/s Sarojini Nagar, Lucknow	13/Nov/2024	09:00	13/Nov/2024	18:00		PLANNED	Approved	13-Nov-24	09:00	13-Nov-24	18:00	
641	RQ195712	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-GR.NOIDA(UPC) (PG) CKT-1	POWER GRID,UP PTCL	D	Shutdown nature defect rectification	08/Nov/2024	08:00	08/Nov/2024	18:00		PLANNED	Approved	08-Nov-24	08:00	08-Nov-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC consent.
642	RQ195813	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA(PG)-RASRA (UP) (PG) CKT-1	POWER GRID,UP PTCL	D	AMP Work	04/Nov/2024	08:00	04/Nov/2024	18:00		PLANNED	Approved	04-Nov-24	08:00	04-Nov-24	18:00	
643	RQ195706	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA(UPC)-NAWADA(HV) (PG) CKT-1	POWER GRID,UP PTCL	D	Shutdown nature defect rectification	02/Nov/2024	08:00	02/Nov/2024	18:00		PLANNED	Approved	02-Nov-24	08:00	02-Nov-24	18:00	
644	RQ195509	OCC_224	slcup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-BASTI(UP) (PG) CKT-2	POWER GRID,UP PTCL	D	FOR TESTING WORK AND CHECKING OF LBB WIRING	01/Nov/2024	10:00	02/Nov/2024	18:00	Shutdown is required from 24.10.2024 to 25.10.2024 on daily basis.400KV Basti-Lucknow(PG) CKT-2 shutdown also required on 25.10.2024	PLANNED	Approved	01-Nov-24	10:00	02-Nov-24	18:00	
645	RQ195508	OCC_224	slcup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-2	POWER GRID,UP PTCL	C	FOR TESTING WORK AND CHECKING OF LBB WIRING	01/Nov/2024	10:00	02/Nov/2024	18:00	Shutdown is required from 25.10.2024 to 26.10.2024 on daily basis.400KV Basti-Gorakhpur(PG) CKT-2 shutdown also required on 25.10.2024	PLANNED	Approved	01-Nov-24	10:00	02-Nov-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
646	RQ194650	OCC_224	slcuk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-RISHIKESH(UK) (PG) CKT-1	POWER GRID,PT CUL	D	Preventive maintenance of bay /line	26/Nov/2024	10:00	26/Nov/2024	15:00		PLANNED	Approved	26-Nov-24	10:00	26-Nov-24	15:00	
647	RQ195221	OCC_224	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABAI(RS)-BHIWANI(PG) (NRSS36) CKT-2	NRSS36	D	Yearly maintenance and testing of equipments	26/Nov/2024	08:00	26/Nov/2024	18:00		PLANNED	Approved	26-Nov-24	08:00	26-Nov-24	18:00	
648	RQ195220	OCC_224	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABAI(RS)-BHIWANI(PG) (NRSS36) CKT-1	NRSS36	D	Yearly maintenance and testing of equipments	25/Nov/2024	08:00	25/Nov/2024	18:00		PLANNED	Approved	25-Nov-24	08:00	25-Nov-24	18:00	
649	RQ194651	OCC_224	slcuk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RISHIKESH(UK)-NEHTAUR(UP) (UK) CKT-1	PTCUL	D	Preventive maintenance of bay /line	25/Nov/2024	10:00	25/Nov/2024	15:00		PLANNED	Approved	25-Nov-24	10:00	25-Nov-24	15:00	
650	RQ194500	OCC_224	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-MUZAFFARNAGAR(UP) (PTCUL) CKT-1	PTCUL	D	For repairing and routine maintenance of 400 kv Pantograph isolator under A Bus & C Bus	07/Nov/2024	10:00	07/Nov/2024	16:00		PLANNED	Approved	07-Nov-24	10:00	07-Nov-24	16:00	May be allowed subject to real time Grid condition/No other outages at both ends

651	RQ195163	OCC_224	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-2	HVPNL	D	Pre-winter Mtc. of line	25/Nov/2024	09:00	25/Nov/2024	17:00		PLANNED	Approved	25-Nov-24	09:00	25-Nov-24	17:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/Jhajjar consent.
652	RQ195162	OCC_224	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-1	HVPNL	D	Pre-winter Mtc. of line	20/Nov/2024	09:00	20/Nov/2024	17:00		PLANNED	Approved	20-Nov-24	09:00	20-Nov-24	17:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/Jhajjar consent.
653	RQ194682	OCC_224	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-KIRORI(HV) (HV) CKT-2	HVPNL	D	400kV CB Mtc. & Inspection	19/Nov/2024	14:00	19/Nov/2024	17:00		PLANNED	Approved	19-Nov-24	14:00	19-Nov-24	17:00	
654	RQ194681	OCC_224	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-KIRORI(HV) (HV) CKT-1	HVPNL	D	400kV CB Mtc. & Inspection	19/Nov/2024	10:00	19/Nov/2024	13:00		PLANNED	Approved	19-Nov-24	10:00	19-Nov-24	13:00	
655	RQ195161	OCC_224	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-DAULATABAD(HV) (HV) CKT-2	HVPNL	D	Pre-winter Mtc. of line	18/Nov/2024	09:00	18/Nov/2024	17:00		PLANNED	Approved	18-Nov-24	09:00	18-Nov-24	17:00	
656	RQ195151	OCC_224	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-NUHIAWALI(HV) (HV) CKT-1	HVPNL	D	Gen Mtc. and Setting of Bus Pantagraph Isolators	14/Nov/2024	09:00	14/Nov/2024	18:00	Shutdown of Bus-2 is also required along with the ckt	PLANNED	Approved	14-Nov-24	09:00	14-Nov-24	18:00	
657	RQ195150	OCC_224	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-KIRORI(HV) (HV) CKT-2	HVPNL	D	Gen Mtc. and Setting of Bus Pantagraph Isolators	13/Nov/2024	09:00	13/Nov/2024	18:00	Shutdown of Bus-2 is also required along with the ckt	PLANNED	Approved	13-Nov-24	09:00	13-Nov-24	18:00	
658	RQ195160	OCC_224	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-DAULATABAD(HV) (HV) CKT-1	HVPNL	D	Pre-winter Mtc. of line	13/Nov/2024	09:00	13/Nov/2024	17:00		PLANNED	Approved	13-Nov-24	09:00	13-Nov-24	17:00	
659	RQ195149	OCC_224	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-KIRORI(HV) (HV) CKT-1	HVPNL	D	Gen Mtc. and Setting of Bus Pantagraph Isolators	12/Nov/2024	09:00	12/Nov/2024	18:00	Shutdown of Bus-2 is also required along with the ckt	PLANNED	Approved	12-Nov-24	09:00	12-Nov-24	18:00	
660	RQ195148	OCC_224	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-FATEHABAD(PG) (HV) CKT-1	HVPNL	D	Gen Mtc. and Setting of Bus Pantagraph Isolators	11/Nov/2024	09:00	11/Nov/2024	18:00	Shutdown of Bus-2 is also required along with the ckt	PLANNED	Approved	11-Nov-24	09:00	11-Nov-24	18:00	
661	RQ195159	OCC_224	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	Pre-winter Mtc. of line	11/Nov/2024	09:00	11/Nov/2024	17:00		PLANNED	Approved	11-Nov-24	09:00	11-Nov-24	17:00	
662	RQ194884	OCC_224	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	To attend the drone survey observations and repairing of worn-out conductor	08/Nov/2024	10:00	08/Nov/2024	18:00		PLANNED	Approved	08-Nov-24	10:00	08-Nov-24	18:00	
663	RQ195158	OCC_224	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	Pre-winter Mtc. of line	05/Nov/2024	09:00	05/Nov/2024	17:00		PLANNED	Approved	05-Nov-24	09:00	05-Nov-24	17:00	
664	RQ194885	OCC_224	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	To attend the drone survey observations and repairing of worn-out conductor	04/Nov/2024	10:00	04/Nov/2024	18:00		PLANNED	Approved	04-Nov-24	10:00	04-Nov-24	18:00	

665	RQ194985	OCC_224	slcdcv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMBOLI(DV)-JHATIKARA(PG) (DTL) CKT-2	POWER GRID,DTL	C	For replacement of Line Jack Bus conductor, Line dropper conductor of all three phase at Bamnauli substation.	25/Nov/2024	06:00	30/Nov/2024	17:30		PLANNED	Rejected	25-Nov-24	16:00	30-Nov-24	23:00	Delhi to apply in D-5 basis and subject to real time grid condition, s/d may be facilitated.
666	RQ195213	OCC_224	slcdcv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH (PG) (DTL) CKT-1	POWER GRID,DTL	D	Tightning of Dropper and Jumper and Line Isolator clamp	04/Nov/2024	09:00	04/Nov/2024	16:00		PLANNED	Approved	04-Nov-24	09:00	04-Nov-24	16:00	
667	RQ195390	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT-2	POWERLINK,PO WERGRI D	D	To attend shutdown nature defects	22/Nov/2024	09:00	22/Nov/2024	18:00		PLANNED	Approved	22-Nov-24	09:00	22-Nov-24	18:00	
668	RQ195389	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT-1	POWERLINK,PO WERGRI D	D	To attend shutdown nature defects	21/Nov/2024	09:00	21/Nov/2024	18:00		PLANNED	Approved	21-Nov-24	09:00	21-Nov-24	18:00	
669	RQ195388	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY(UP)-BAREILLY(PG) (PG) CKT-2	POWERLINK,PO WERGRI D	D	Shutdown nature defects rectification work	08/Nov/2024	09:00	08/Nov/2024	18:00		PLANNED	Approved	08-Nov-24	09:00	08-Nov-24	18:00	
670	RQ195387	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY(UP)-BAREILLY(PG) (PG) CKT-1	POWERLINK,PO WERGRI D	D	SHUTDOWN NATURE DEFECTS RECTIFICATION WORK	07/Nov/2024	09:00	07/Nov/2024	18:00		PLANNED	Approved	07-Nov-24	09:00	07-Nov-24	18:00	
671	RQ195232	OCC_224	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-BABAI(RS) (NRSS36) CKT-1	POWER GRID,NR SS36	D	Yearly maintenance and testing of equipments	22/Nov/2024	08:00	22/Nov/2024	18:00		PLANNED	Approved	22-Nov-24	08:00	22-Nov-24	18:00	
672	RQ195230	OCC_224	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-BABAI(RS) (NRSS36) CKT-1	POWER GRID,NR SS36	D	Yearly maintenance and testing of equipments	21/Nov/2024	08:00	21/Nov/2024	18:00		PLANNED	Approved	21-Nov-24	08:00	21-Nov-24	18:00	
673	RQ195450	OCC_224	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-1	JPL,HB PCL	D	Safety Purpose of Auto Re-Close OFF Both side from KW - NJ -1	20/Nov/2024	09:00	27/Nov/2024	18:00		PLANNED	Approved	20-Nov-24	09:00	24-Nov-24	17:00	Non auto mode may be allowed for safety purpose

674	RQ195436	OCC_224	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-1	JPL,HBPCL	D	1) Replacement of damage disc Insulator strings, disc Insulators & tower fittings accessories in Y Phase at T 73. 2) Replacement of damage disc Insulators in R Phase at T 73 1) Replacement of damage disc Insulator strings, disc Insulators & tower fittings accessories in Y Phase at T 73. 2) Replacement of damage disc	15/Nov/2024	09:00	21/Nov/2024	18:00		PLANNED	Approved	15-Nov-24	09:00	21-Nov-24	17:00	May be allowed on daily basis / SJVN consent /No lines outage at Wangtu & Sorang end during shutdown
675	RQ195449	OCC_224	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-2	JPL,HBPCL	D	Cutting of 199 nos trees below CKT- 1 & 2 and checking / tightening of all bolt & nuts of hardware fittings, dead end jumpers, bundle spacers and terminal conductor of all three phases above waist level at tower no. 107 - 108.	15/Nov/2024	09:00	27/Nov/2024	18:00		PLANNED	Approved	15-Nov-24	09:00	24-Nov-24	17:00	May be allowed subject to real time grid condition/ SJVN consent /No lines outage at Wangtu & Sorang end
676	RQ195701	OCC_224	slchp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASPA(JP)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-2	JPL,HBPCL	D	For replacement of Main & Check Energy Meters	09/Nov/2024	10:00	09/Nov/2024	12:00	Other circuit shall always be available for power evacuation and no disruption will take place in power evacuation	PLANNED	Approved	09-Nov-24	10:00	09-Nov-24	12:00	May be allowed subject to one circuit shutdown at time from Baspa end/No generation evacuation issue
677	RQ195692	OCC_224	slchp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASPA(JP)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-1	JPL,HBPCL	D	For replacement of Main & Check Energy Meters	09/Nov/2024	08:00	09/Nov/2024	10:00	Other circuit shall always be available for power evacuation and no disruption will take place in power evacuation	PLANNED	Approved	09-Nov-24	08:00	09-Nov-24	10:00	May be allowed subject to one circuit shutdown at time from Baspa end/No generation evacuation issue
678	RQ194903	OCC_224	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOHANLALGANJ (PGYTL)-LUCKNOW(UP) (PGYTL) CKT-1	UPPTCL, PGYTL	D	For Upgradation of busbar protection panel work at 400 kV S/s Sarojini Nagar, Lucknow	16/Nov/2024	09:00	16/Nov/2024	18:00		PLANNED	Approved	16-Nov-24	09:00	16-Nov-24	18:00	

679	RQ194474	OCC_224	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SULTANPUR(UP)-MOHANLALGANJ (PGYTL) (PGYTL) CKT-1	UPPTCL, PGYTL	C	Preventive Maintenance of Bay at 400KV S/S Sultanpur	14/Nov/2024	10:00	14/Nov/2024	16:00		PLANNED	Approved	14-Nov-24	10:00	14-Nov-24	16:00	
680	RQ194685	OCC_224	indigrd_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRS S XXIX)-SAMBHA(PG) (NRSS XXIX) CKT-2	NRSS XXIX	D	A/R in Non-Auto mode required to facilitate aviation painting work on three towers in the Jammu area.	15/Nov/2024	10:00	20/Nov/2024	17:00		PLANNED	Approved	15-Nov-24	10:00	20-Nov-24	17:00	
681	RQ194684	OCC_224	indigrd_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRS S XXIX)-SAMBHA(PG) (NRSS XXIX) CKT-1	NRSS XXIX	D	A/R in Non-Auto mode required to facilitate aviation painting work on three towers in the Jammu area.	15/Nov/2024	10:00	20/Nov/2024	17:00		PLANNED	Approved	15-Nov-24	10:00	20-Nov-24	17:00	
682	RQ195214	OCC_224	slcdcv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH (PG) (DTL) CKT-2	DTL	D	Tightning of Dropper and Jumper and Line Isolator clamp	12/Nov/2024	09:00	12/Nov/2024	16:00		PLANNED	Approved	12-Nov-24	09:00	12-Nov-24	16:00	
683	RQ194683	OCC_224	indigrd_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KADARPUR - PRITHALA (GPTL) CKT-2	GPTL	D	(AMP) Defect rectification	11/Nov/2024	08:00	11/Nov/2024	20:00		PLANNED	Approved	11-Nov-24	08:00	11-Nov-24	20:00	
684	RQ194680	OCC_224	indigrd_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KADARPUR - PRITHALA (GPTL) CKT-1	GPTL	D	(AMP) Defect rectification	08/Nov/2024	08:00	08/Nov/2024	20:00		PLANNED	Approved	08-Nov-24	08:00	08-Nov-24	20:00	
685	RQ195474	OCC_224	apl_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALWAR(ATIL)-HINDAUN(RS) (ATIL) CKT-1	ATSL	D	400 KV ALWAR(ATIL)-HINDAUN(RS) (ATIL) CKT-1 Shutdown required for Rectification of Shutdown defects & Hardware Fittings Tightening	09/Nov/2024	08:00	10/Nov/2024	18:30		PLANNED	Approved	09-Nov-24	08:00	10-Nov-24	18:30	
686	RQ194687	OCC_224	sekura_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(P G)-MALERKOTLA(PG) (SEKURA) CKT-1	SEKURA	C	NHAI Requested shutdown for shifting of 400 KV double circuit Kurukshetra Malerkotla line (between tower no. 359 to 362) to facilitate construction of Greenfield Delhi-Amritsar-Katra Expressway at ch 220+020	04/Nov/2024	08:30	20/Nov/2024	17:00		PLANNED	Approved	11-Nov-24	08:30	27-Nov-24	17:00	May be allowed subject to real time Grid condition/No other outages at both ends/Powergrid consent required

687	RQ194688	OCC_224	sekura_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-MALERKOTLA(PG) (SEKURA) CKT-2	SEKURA	C	NHAI Requested shutdown for shifting of 400 KV double circuit Kurukshetra Malerkotla line (between tower no. 359 to 362) to facilitate construction of Greenfield Delhi-Amritsar-Katra Expressway at ch 220+020	04/Nov/2024	08:30	20/Nov/2024	17:00		PLANNED	Approved	11-Nov-24	08:30	27-Nov-24	17:00	May be allowed subject to real time Grid condition/No other outages at both ends/Powergrid consent required
688	RQ195290	OCC_224	indigrd_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-ROPAR(PSTCL) (PKTCL) CKT-1	PKTCL	D	OPGW installation in live line	01/Nov/2024	08:00	30/Nov/2024	19:00	For safety purpose, AR mode needs to be disabled	PLANNED	Approved	01-Nov-24	08:00	30-Nov-24	19:00	
689	RQ195289	OCC_224	indigrd_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-LUDHIANA(PG) (PKTCL) CKT-1	PKTCL	D	OPGW installation in live line	01/Nov/2024	08:00	30/Nov/2024	19:00	For safety purpose, AR mode needs to be disabled	PLANNED	Approved	01-Nov-24	08:00	30-Nov-24	19:00	
690	RQ195292	OCC_224	indigrd_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROPAR(PSTCL)-LUDHIANA(PG) (PKTCL) CKT-1	PKTCL	D	OPGW installation in live line	01/Nov/2024	08:00	30/Nov/2024	19:00	For safety purpose, AR mode needs to be disabled	PLANNED	Approved	01-Nov-24	08:00	30-Nov-24	19:00	
691	RQ194245	OCC_224	slcpcs_sd	BUS	400KV BUS 2 AT NAKODAR(PSG)	PSPCL	D	Tightning the Jumper connected with bus bar 2 ,lubricating the moving part of isolator connected with 400 kv bus bar 2	30/Nov/2024	10:00	30/Nov/2024	17:00		PLANNED	Approved	30-Nov-24	10:00	30-Nov-24	17:00	
692	RQ195708	OCC_224	slcpcs_sd	BUS	400KV BUS 2 AT NAKODAR(PSG)	PSPCL	D	Tightning the Jumper connected with bus bar 2 ,lubricating the moving part of isolator connected with 400 kv bus bar 2	30/Nov/2024	08:00	30/Nov/2024	18:00		PLANNED	Approved	30-Nov-24	08:00	30-Nov-24	18:00	
693	RQ194237	OCC_224	slcpcs_sd	BUS	400KV BUS 1 AT NAKODAR(PSG)	PSPCL	D	Tightning the Jumper connected with bus bar 1 ,lubricating the moving part of isolator connected with 400 kv bus bar 1	22/Nov/2024	10:00	22/Nov/2024	16:00		PLANNED	Approved	22-Nov-24	10:00	22-Nov-24	16:00	
694	RQ195517	OCC_224	slcpcs_sd	BUS	400KV BUS 1 AT NAKODAR(PSG)	PSPCL	D	Tightning the Jumper connected with bus bar 1 ,lubricating the moving part of isolator connected with 400 kv bus bar 1	22/Nov/2024	08:00	22/Nov/2024	18:00		PLANNED	Approved	22-Nov-24	08:00	22-Nov-24	18:00	
695	RQ195709	OCC_224	slcpcs_sd	BUS	400KV BUS 1 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-1	29/Nov/2024	08:00	29/Nov/2024	18:00		PLANNED	Approved	29-Nov-24	08:00	29-Nov-24	18:00	

696	RQ194243	OCC_224	slcpcs_sd	BUS	400KV BUS 1 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-1	29/Nov/2024	08:00	29/Nov/2024	18:00		PLANNED	Approved	29-Nov-24	08:00	29-Nov-24	18:00	
697	RQ195711	OCC_224	slcpcs_sd	BUS	400KV BUS 2 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	28/Nov/2024	08:00	28/Nov/2024	18:00		PLANNED	Approved	28-Nov-24	08:00	28-Nov-24	18:00	
698	RQ194242	OCC_224	slcpcs_sd	BUS	400KV BUS 2 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	28/Nov/2024	08:00	28/Nov/2024	18:00		PLANNED	Approved	28-Nov-24	08:00	28-Nov-24	18:00	
699	RQ194241	OCC_224	slcpcs_sd	BUS	400KV BUS 1 AT DHURI(PS)	PSTCL	D	Greasing of isolator (401 89A isolator, 401 CB 404 89 A isolator, 404 CB) associated with 400 kv bus bar no 1	26/Nov/2024	08:00	26/Nov/2024	18:00		PLANNED	Approved	26-Nov-24	08:00	26-Nov-24	18:00	
700	RQ194238	OCC_224	slcpcs_sd	BUS	400KV BUS 1 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	25/Nov/2024	09:00	25/Nov/2024	18:00		PLANNED	Approved	25-Nov-24	09:00	25-Nov-24	18:00	
701	RQ194239	OCC_224	slcpcs_sd	BUS	400KV BUS 2 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-2	25/Nov/2024	08:00	25/Nov/2024	18:00		PLANNED	Approved	25-Nov-24	08:00	25-Nov-24	18:00	
702	RQ194240	OCC_224	slcpcs_sd	BUS	400KV BUS 1 AT DHURI(PS)	PSTCL	D	Maintenance & Tightness of Clamp connectors of Capacitive Voltage Transformer, Tightness of terminal connectors and cleaning of Marshalling box of Capacitive Voltage Transformer and C & R panel	25/Nov/2024	08:00	25/Nov/2024	17:00		PLANNED	Approved	25-Nov-24	08:00	25-Nov-24	17:00	
703	RQ194236	OCC_224	slcpcs_sd	BUS	400KV BUS 1 AT DHURI(PS)	PSTCL	D	Maintenance of (407 89A isolator, 407 CB, 410 89 A isolator, 410 CB) Tightness of terminal connectors and cleaning of Marshalling boxes	21/Nov/2024	09:00	21/Nov/2024	17:00	TL dhuri	PLANNED	Approved	21-Nov-24	09:00	21-Nov-24	17:00	
704	RQ194235	OCC_224	slcpcs_sd	BUS	400KV BUS 2 AT DHURI(PS)	PSTCL	D	Maintenance of (409 89B isolator, 409 CB, 412 89B, 412 CB isolator) Tightness of terminal connectors and cleaning of Marshalling boxes	20/Nov/2024	08:00	20/Nov/2024	17:00	TL Dhuri	PLANNED	Approved	20-Nov-24	08:00	20-Nov-24	17:00	

705	RQ194234	OCC_224	sldcps_sd	BUS	400KV BUS 2 AT DHURI(PS)	PSTCL	D	Maintenance of (403 89B isolator ,403 CB, 406 89 B isolator, 406 CB)Tightness of terminal connectors and cleaning of Marshalling boxes	19/Nov/2024	08:00	19/Nov/2024	18:00	TL Dhuri	PLANNED	Approved	19-Nov-24	08:00	19-Nov-24	18:00	
706	RQ194233	OCC_224	sldcps_sd	BUS	400KV BUS 2 AT DHURI(PS)	PSTCL	D	Maintenance & Tightness of Clamp connectors of Capacitive Voltage Transformer,Tightness of terminal connectors and cleaning of Marshalling box of Capacitive Voltage Transformer and C & R pannel.	18/Nov/2024	08:00	18/Nov/2024	18:00	TL Dhuri	PLANNED	Approved	18-Nov-24	08:00	18-Nov-24	18:00	
707	RQ195371	OCC_224	sldcps_sd	BUS	400 KV DHANANSU(PS) - BUS 2	PSTCL	D	extension of new bus 2 of 400kv	07/Nov/2024	09:00	07/Nov/2024	17:00		PLANNED	Approved	07-Nov-24	09:00	07-Nov-24	17:00	
708	RQ195600	OCC_224	sldcps_sd	BUS	400 KV DHANANSU(PS) - BUS 2	PSTCL	D	extension of bus bar	07/Nov/2024	08:00	07/Nov/2024	18:00		PLANNED	Approved	07-Nov-24	08:00	07-Nov-24	18:00	
709	RQ195372	OCC_224	sldcps_sd	BUS	400 KV DHANANSU(PS) - BUS 1	PSTCL	D	jackbus stringing above ict	05/Nov/2024	09:00	05/Nov/2024	17:00		PLANNED	Approved	05-Nov-24	09:00	05-Nov-24	17:00	
710	RQ195602	OCC_224	sldcps_sd	BUS	400 KV DHANANSU(PS) - BUS 1	PSTCL	D	jackbus string above ict	05/Nov/2024	08:00	05/Nov/2024	18:00		PLANNED	Approved	05-Nov-24	08:00	05-Nov-24	18:00	
711	RQ194915	OCC_224	cpcc1_sd	BUS	400KV BUS 3 AT MANDOLA(PG)		D	For AMP work	28/Nov/2024	08:00	28/Nov/2024	20:00	FOR AMP WORK	PLANNED	Approved	28-Nov-24	08:00	28-Nov-24	20:00	
712	RQ194914	OCC_224	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)		D	For AMP work	27/Nov/2024	08:00	27/Nov/2024	20:00	FOR AMP WORK	PLANNED	Approved	27-Nov-24	08:00	27-Nov-24	20:00	
713	RQ194962	OCC_224	cpcc1_sd	BUS	400KV BUS 2 AT HISSAR(PG)		C	for retrofitment of isolators in ADD CAP BLOCK 19-24 at powergrid hisar reg	24/Nov/2024	09:00	30/Nov/2024	20:00	shutdown shall be availed multiple times	PLANNED	Approved	24-Nov-24	09:00	30-Nov-24	20:00	May be allowed subject to all other elements must be connected with other bus
714	RQ194632	OCC_224	cpcc2_sd	BUS	400KV BUS 1 AT JALANDHAR(PG)		D	For AMP work	19/Nov/2024	10:00	19/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	19-Nov-24	10:00	19-Nov-24	18:00	
715	RQ194908	OCC_224	cpcc1_sd	BUS	400KV BUS 2 AT MEERUT(PG)		D	AMP WORK	19/Nov/2024	09:00	19/Nov/2024	17:00		PLANNED	Approved	19-Nov-24	09:00	19-Nov-24	17:00	
716	RQ194928	OCC_224	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 4		D	For Bay Extension and LBB Testing	17/Nov/2024	17:00	18/Nov/2024	23:00		PLANNED	Approved	17-Nov-24	17:00	18-Nov-24	23:00	May be given from 1700 Hrs
717	RQ194961	OCC_224	cpcc1_sd	BUS	400KV BUS 1 AT HISSAR(PG)		C	for retrofitment of isolators in ADD CAP BLOCK 19-24 at powergrid hisar reg	17/Nov/2024	09:00	23/Nov/2024	20:00	shutdown shall be availed multiple times	PLANNED	Approved	17-Nov-24	09:00	23-Nov-24	20:00	May be allowed subject to all other elements must be connected with other bus
718	RQ194927	OCC_224	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 3		D	For Bay Extension and LBB Testing	15/Nov/2024	17:00	16/Nov/2024	23:00		PLANNED	Approved	15-Nov-24	17:00	16-Nov-24	23:00	May be given from 1700 Hrs
719	RQ194938	OCC_224	cpcc1_sd	BUS	400 KV BIKANER(PG) - BUS 2		D	For Interlock checking work in SS-101 Package and AMP Work	14/Nov/2024	17:00	14/Nov/2024	23:00		PLANNED	Approved	14-Nov-24	17:00	14-Nov-24	23:00	May be given from 1700 Hrs
720	RQ194926	OCC_224	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 2		D	For Bay Extension and LBB Testing	13/Nov/2024	17:00	14/Nov/2024	23:00		PLANNED	Approved	13-Nov-24	17:00	14-Nov-24	23:00	May be given from 1700 Hrs

721	RQ194937	OCC_224	cpcc1_sd	BUS	400 KV BIKANER(PG) - BUS 1		D	For Interlock checking work in SS-101 Package and AMP Work	13/Nov/2024	17:00	13/Nov/2024	23:00		PLANNED	Approved	13-Nov-24	17:00	13-Nov-24	23:00	May be given from 1700 Hrs
722	RQ194931	OCC_224	cpcc1_sd	BUS	400KV BUS 2 AT SONIPAT(PG)		D	For AMP work	13/Nov/2024	09:00	13/Nov/2024	18:00	FOR AMP WORK	PLANNED	Approved	13-Nov-24	09:00	13-Nov-24	18:00	
723	RQ194925	OCC_224	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 1		D	For Bay Extension and LBB Testing	11/Nov/2024	17:00	12/Nov/2024	23:00		PLANNED	Approved	11-Nov-24	17:00	12-Nov-24	23:00	May be given from 1700 Hrs
724	RQ194913	OCC_224	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)		D	For AMP work	11/Nov/2024	08:00	11/Nov/2024	20:00	FOR AMP WORK	PLANNED	Approved	11-Nov-24	08:00	11-Nov-24	20:00	
725	RQ194946	OCC_224	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 2		D	For erection work of bay extension of 400kV/220kV ICT 11 Dia at Fatehgarh 2 RS INFRA	08/Nov/2024	15:00	14/Nov/2024	23:59		PLANNED	Approved	08-Nov-24	17:00	14-Nov-24	23:59	May be given from 1700 Hrs
726	RQ194958	OCC_224	cpcc1_sd	BUS	400KV BUS 1 AT KANKROLI(PG)		D	For AMP work	08/Nov/2024	09:00	08/Nov/2024	18:00		PLANNED	Approved	08-Nov-24	09:00	08-Nov-24	18:00	
727	RQ194957	OCC_224	cpcc1_sd	BUS	400KV BUS 2 AT KANKROLI(PG)		D	For firmware upgradation of MCU	07/Nov/2024	09:00	07/Nov/2024	18:00		PLANNED	Approved	07-Nov-24	09:00	07-Nov-24	18:00	
728	RQ194948	OCC_224	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 4		D	For AMP works	06/Nov/2024	15:00	10/Nov/2024	23:00		PLANNED	Approved	06-Nov-24	17:00	10-Nov-24	23:00	May be given from 1700 Hrs
729	RQ194922	OCC_224	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 2		D	For AMP work	06/Nov/2024	09:00	06/Nov/2024	18:00	For AMP work	PLANNED	Approved	06-Nov-24	17:00	06-Nov-24	23:00	May be given from 1700 Hrs
730	RQ195342	OCC_224	cpcc2_sd	BUS	400KV BUS 2 AT KISHENPUR(PG)		D	For Jumper/Dropper Tightning and Strengthening work.	05/Nov/2024	09:30	05/Nov/2024	17:00	Kindly approve.	PLANNED	Approved	05-Nov-24	09:30	05-Nov-24	17:00	
731	RQ194921	OCC_224	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 1		D	For AMP work	05/Nov/2024	09:00	05/Nov/2024	18:00	For AMP work	PLANNED	Approved	05-Nov-24	17:00	05-Nov-24	23:00	May be given from 1700 Hrs
732	RQ194942	OCC_224	cpcc1_sd	BUS	400 KV DADRI(PG) - BUS 2		D	For AMP work	05/Nov/2024	08:00	09/Nov/2024	18:00		PLANNED	Approved	05-Nov-24	08:00	09-Nov-24	18:00	May be allowed on daily basis/ Shutdown duration may be checked
733	RQ194941	OCC_224	cpcc1_sd	BUS	400 KV DADRI(PG) - BUS 1		D	For AMP work	05/Nov/2024	08:00	09/Nov/2024	18:00		PLANNED	Approved	05-Nov-24	08:00	09-Nov-24	18:00	May be allowed on daily basis/ Shutdown duration may be checked
734	RQ194947	OCC_224	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 3		D	For AMP works	01/Nov/2024	15:00	05/Nov/2024	23:00		PLANNED	Approved	01-Nov-24	17:00	05-Nov-24	23:00	May be given from 1700 Hrs
735	RQ194945	OCC_224	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 1		D	For erection work of bay extension of 400kV/220kV ICT 11 Dia at Fatehgarh 2 RS INFRA	01/Nov/2024	15:00	07/Nov/2024	23:59		PLANNED	Approved	01-Nov-24	17:00	07-Nov-24	23:59	May be given from 1700 Hrs
736	RQ194932	OCC_224	cpcc1_sd	BUS	400KV BUS 1 AT CHITTORGARH(PG)		D	For AMP work	01/Nov/2024	09:00	01/Nov/2024	18:00	FOR AMP WORK	PLANNED	Approved	01-Nov-24	17:00	01-Nov-24	23:00	May be given from 1700 Hrs
737	RQ194909	OCC_224	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)		D	BUS BAR RELAY RETROFITTING WORK	01/Nov/2024	08:00	02/Nov/2024	20:00	BUS BAR RELAY RETROFITTING WORK	PLANNED	Approved	01-Nov-24	08:00	02-Nov-24	20:00	
738	RQ195339	OCC_224	cpcc2_sd	BUS	400KV BUS 4 AT MOGA(PG)		C	Attending SF6 Leakage in 400 kV GIS Bus-2 (GIS Bus-2 under shutdown since 13.09.2024)	01/Nov/2024	08:00	30/Nov/2024	18:00	Kindly approve for GIS Bus-2 at Moga,	PLANNED	Approved	01-Nov-24	08:00	20-Nov-24	18:00	Bus 4 shutdown already availed since 13.09.2024/Utility may reduce the outage timeline.
739	RQ194627	OCC_224	stuup_sd	BUS	400KV BUS 1 AT ANPARA(UP)	UPPTCL	D	Tightness of clamps	28/Nov/2024	08:00	29/Nov/2024	18:00		PLANNED	Approved	28-Nov-24	08:00	29-Nov-24	18:00	May be allowed subject to no other outage/All elements must be connected with other bus
740	RQ194512	OCC_224	stuup_sd	BUS	400KV BUS 1PARICHA(UP)	UPPTCL	D	Line 2, Bus 1, Pentograph isolator Alignment work	23/Nov/2024	08:00	23/Nov/2024	18:00		PLANNED	Approved	23-Nov-24	08:00	23-Nov-24	18:00	

741	RQ195246	OCC_224	stuup_sd	BUS	400KV BUS 2 AT ORAI(UP)	UPPTCL	C	for routine testing and maintenance purpose of Bus	22/Nov/2024	09:00	22/Nov/2024	17:00		PLANNED	Approved	22-Nov-24	09:00	22-Nov-24	17:00	
742	RQ194970	OCC_224	stuup_sd	BUS	400KV BUS 3 AT LUCKNOW(UP)	UPPTCL	C	For Upgradation of busbar protection panel work at 400 kV S/s Sarojini Nagar, Lucknow	18/Nov/2024	09:00	18/Nov/2024	18:00		PLANNED	Approved	18-Nov-24	09:00	18-Nov-24	18:00	
743	RQ195500	OCC_224	stuup_sd	BUS	400KV BUS 1 AT PANKI(UP)	UPPTCL	C	Stringing of 220 KV Jack Bus Twin Moose Conductor of 500 MVA ICT-I & 315 MVA ICT-II.	11/Nov/2024	10:00	24/Nov/2024	17:00		PLANNED	Approved	11-Nov-24	10:00	24-Nov-24	17:00	May be allowed subject to real time grid condition/All other elements must be connected with other bus
744	RQ194969	OCC_224	stuup_sd	BUS	400KV BUS 2 AT LUCKNOW(UP)	UPPTCL	C	For Upgradation of busbar protection panel work at 400 kV S/s Sarojini Nagar, Lucknow	11/Nov/2024	09:00	11/Nov/2024	18:00		PLANNED	Approved	11-Nov-24	09:00	11-Nov-24	18:00	
745	RQ195797	OCC_224	slcup_sd	BUS	400 KV GR.NOIDA_2(UPC) - BUS 1	UPPTCL	C	For Annual Maintenance & Testing work (Power will not interrupted as it ll feed by Bus-2)	11/Nov/2024	09:00	11/Nov/2024	18:00		PLANNED	Approved	11-Nov-24	09:00	11-Nov-24	18:00	
746	RQ195115	OCC_224	stuup_sd	BUS	400KV BUS 1 AT SULTANPUR(UP)	UPPTCL	C	Preventive Maintenance of Bus-A at 400KV S/S Sultanpur	05/Nov/2024	10:00	05/Nov/2024	16:00		PLANNED	Approved	05-Nov-24	10:00	05-Nov-24	16:00	
747	RQ194502	OCC_224	stuup_sd	BUS	400KV BUS 1 AT MUZAFFARNAGAR(UP)	UPPTCL	D	For repairing and routine maintenance of 400 kV Pantograph isolator under A bus	05/Nov/2024	09:00	08/Nov/2024	17:00		PLANNED	Approved	05-Nov-24	09:00	08-Nov-24	17:00	
748	RQ194504	OCC_224	stuup_sd	BUS	400KV BUS 1 AT MUZAFFARNAGAR(UP)	UPPTCL	D	For repairing and routine maintenance of 400 kV Pantograph isolator under A bus	05/Nov/2024	09:00	08/Nov/2024	17:00		PLANNED	Approved	05-Nov-24	09:00	08-Nov-24	17:00	
749	RQ194503	OCC_224	stuup_sd	BUS	400KV BUS 2 AT MUZAFFARNAGAR(UP)	UPPTCL	D	For replacement of 400 kV B bus CVTs	04/Nov/2024	10:00	04/Nov/2024	17:00		PLANNED	Approved	04-Nov-24	10:00	04-Nov-24	17:00	
750	RQ194505	OCC_224	stuup_sd	BUS	400KV BUS 2 AT MUZAFFARNAGAR(UP)	UPPTCL	D	For replacement of 400 kV B bus CVTs	04/Nov/2024	10:00	04/Nov/2024	17:00		PLANNED	Approved	04-Nov-24	10:00	04-Nov-24	17:00	
751	RQ194659	OCC_224	singrauli_sd	BUS	400KV BUS 4 AT SINGRAULI(NT)	NTPC	C	GEN-07 BUS 04 Y PHASE HOT SPOT	28/Nov/2024	08:00	28/Nov/2024	18:00	bus shutdown will be required	PLANNED	Approved	28-Nov-24	08:00	28-Nov-24	18:00	May be allowed subject to no other outage/All elements must be connected with other bus
752	RQ194983	OCC_224	slcdv_sd	BUS	400 KV BAWANA CCGTB(DTL) - BUS 2	DTL	D	Cleaning of BPI of 400 kV Bus-II to avoid unwanted tripping due to fog	26/Nov/2024	09:00	27/Nov/2024	18:00		PLANNED	Approved	26-Nov-24	09:00	27-Nov-24	18:00	May be allowed on daily basis
753	RQ194982	OCC_224	slcdv_sd	BUS	400 KV BAWANA CCGTB(DTL) - BUS 1	DTL	D	Cleaning of BPI of 400 kV Bus-I to avoid unwanted tripping due to fog	19/Nov/2024	09:00	20/Nov/2024	18:00		PLANNED	Approved	19-Nov-24	09:00	20-Nov-24	18:00	May be allowed on daily basis
754	RQ195117	OCC_224	slcdv_sd	BUS	400KV BUS 2 AT BAMNOLI(DV)	DTL	D	For CB testing and other PMS work	19/Nov/2024	07:00	19/Nov/2024	17:30		PLANNED	Approved	19-Nov-24	07:00	19-Nov-24	17:30	
755	RQ195116	OCC_224	slcdv_sd	BUS	400KV BUS 1 AT BAMNOLI(DV)	DTL	D	For CB testing and other PMS work	18/Nov/2024	07:00	18/Nov/2024	17:30		PLANNED	Approved	18-Nov-24	07:00	18-Nov-24	17:30	
756	RQ195215	OCC_224	slcdv_sd	BUS	400KV BUS 1 AT BAWANA(DV)	DTL	D	Tan Delta testing of CB, CT & CVT	16/Nov/2024	08:00	16/Nov/2024	17:00		PLANNED	Approved	16-Nov-24	08:00	16-Nov-24	17:00	
757	RQ195438	OCC_224	cpcc3_sd	BUS	400KV BUS 2 AT ALLAHABAD(PG)	POWER GRID	C	For Bus Bar Relay Retrofitment & AMP Work	25/Nov/2024	08:00	27/Nov/2024	18:00		PLANNED	Approved	25-Nov-24	08:00	27-Nov-24	18:00	

758	RQ195437	OCC_224	cpcc3_sd	BUS	400KV BUS 1 AT ALLAHABAD(PG)	POWER GRID	C	For Bus Bar Relay Retrofitment & AMP Work	21/Nov/2024	08:00	24/Nov/2024	18:00		PLANNED	Approved	21-Nov-24	08:00	24-Nov-24	18:00	
759	RQ195426	OCC_224	cpcc3_sd	BUS	400KV BUS 2 AT GORAKHPUR(PG)	POWER GRID	D	AMP works	19/Nov/2024	08:00	19/Nov/2024	18:00		PLANNED	Approved	19-Nov-24	08:00	19-Nov-24	18:00	
760	RQ195425	OCC_224	cpcc3_sd	BUS	400KV BUS 1 AT GORAKHPUR(PG)	POWER GRID	D	AMP works	18/Nov/2024	08:00	18/Nov/2024	18:00		PLANNED	Approved	18-Nov-24	08:00	18-Nov-24	18:00	
761	RQ195735	OCC_224	cpcc1_sd	BUS	400KV BUS 2 AT KOTPUTLI(PG)	POWER GRID	D	For Construction Activities of SS-104 Package (For Stability Test of 400 kV Bus-2)	15/Nov/2024	08:00	16/Nov/2024	18:00		PLANNED	Approved	15-Nov-24	08:00	16-Nov-24	18:00	
762	RQ195433	OCC_224	cpcc3_sd	BUS	400KV BUS 2 AT BAREILLY(PG)	POWER GRID	D	For polymer insulator replacement work.	14/Nov/2024	09:30	15/Nov/2024	18:00		PLANNED	Approved	14-Nov-24	09:30	15-Nov-24	18:00	
763	RQ195734	OCC_224	cpcc1_sd	BUS	400KV BUS 1 AT KOTPUTLI(PG)	POWER GRID	D	For Construction Activities of SS-104 Package (For Bus Bar Relay Stability Test of 400 kV Bus-1)	13/Nov/2024	08:00	14/Nov/2024	20:00		PLANNED	Approved	13-Nov-24	08:00	14-Nov-24	20:00	
764	RQ195432	OCC_224	cpcc3_sd	BUS	400KV BUS 1 AT BAREILLY(PG)	POWER GRID	D	For polymer insulator replacement work.	11/Nov/2024	09:30	12/Nov/2024	18:00		PLANNED	Approved	11-Nov-24	09:30	12-Nov-24	18:00	
765	RQ195731	OCC_224	cpcc1_sd	BUS	400KV BUS 2 AT KOTPUTLI(PG)	POWER GRID	D	For Construction Activities of SS-104 Package (Bus Stability Test)	08/Nov/2024	08:00	09/Nov/2024	18:00		PLANNED	Approved	08-Nov-24	08:00	09-Nov-24	18:00	
766	RQ195730	OCC_224	cpcc1_sd	BUS	400KV BUS 1 AT KOTPUTLI(PG)	POWER GRID	D	For Construction Activities of SS-104 Package (Bus Stability Test)	06/Nov/2024	08:00	07/Nov/2024	18:00		PLANNED	Approved	06-Nov-24	08:00	07-Nov-24	18:00	
767	RQ194894	OCC_224	slcdcs_sd	BUS	400KV BUS 2 AT BHADLA(RS)	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadl	23/Nov/2024	16:00	23/Nov/2024	23:00		PLANNED	Approved	23-Nov-24	17:00	23-Nov-24	23:00	May be given from 1700 Hrs
768	RQ194893	OCC_224	slcdcs_sd	BUS	400KV BUS 1 AT BHADLA(RS)	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadl	22/Nov/2024	16:00	22/Nov/2024	23:00		PLANNED	Approved	22-Nov-24	17:00	22-Nov-24	23:00	May be given from 1700 Hrs
769	RQ194890	OCC_224	slcdcs_sd	BUS	400KV BUS 2 AT MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK & TESTING OF BAY EQUIPMENTS	22/Nov/2024	08:00	22/Nov/2024	18:00		PLANNED	Approved	22-Nov-24	08:00	22-Nov-24	18:00	
770	RQ194889	OCC_224	slcdcs_sd	BUS	400KV BUS 1 AT MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK & TESTING OF BAY EQUIPMENTS	21/Nov/2024	08:00	21/Nov/2024	18:00		PLANNED	Approved	21-Nov-24	08:00	21-Nov-24	18:00	
771	RQ194892	OCC_224	slcdcs_sd	BUS	400KV BUS 2 AT BABA(RS)	RRVPNL	D	Yearly maintenance	20/Nov/2024	08:00	20/Nov/2024	18:00		PLANNED	Approved	20-Nov-24	08:00	20-Nov-24	18:00	
772	RQ195472	OCC_224	slcdcs_sd	BUS	400KV BUS 2 AT KALISINDH(RS)	RRVPNL	D	Annual Maintenance Work	15/Nov/2024	10:00	15/Nov/2024	19:00		PLANNED	Approved	15-Nov-24	10:00	15-Nov-24	19:00	
773	RQ195471	OCC_224	slcdcs_sd	BUS	400KV BUS 1 AT KALISINDH(RS)	RRVPNL	D	Annual Maintenance Work	14/Nov/2024	10:00	14/Nov/2024	19:00		PLANNED	Approved	14-Nov-24	10:00	14-Nov-24	19:00	
774	RQ194891	OCC_224	slcdcs_sd	BUS	400KV BUS 1 AT BABA(RS)	RRVPNL	D	Yearly maintenance	14/Nov/2024	08:00	14/Nov/2024	18:00		PLANNED	Approved	14-Nov-24	08:00	14-Nov-24	18:00	
775	RQ195275	OCC_224	slcdcs_sd	BUS	400 KV JAISALMER(RS) - BUS 2	RRVPNL	D	Half yearly Maintenance and testing of equipments	12/Nov/2024	18:00	13/Nov/2024	05:00		PLANNED	Approved	12-Nov-24	17:00	13-Nov-24	23:00	May be allowed on daily basis from 17:00Hrs
776	RQ195274	OCC_224	slcdcs_sd	BUS	400 KV JAISALMER(RS) - BUS 1	RRVPNL	D	Half yearly Maintenance and testing of equipments	11/Nov/2024	18:00	12/Nov/2024	05:00		PLANNED	Approved	11-Nov-24	17:00	12-Nov-24	23:00	May be allowed on daily basis from 17:00Hrs

777	RQ194895	OCC_224	slcdcrs_sd	BUS	400KV BUS 1 AT HINDAUN(RS)	RRVPNL	C	Shifting of 400KV Main Bus-I CVT & Main Bus-I Isolator for 500MVA, 400/220KV Transformer Augmentation work at 400KV GSS RVPN, Hindaun.	07/Nov/2024	08:00	09/Nov/2024	18:00		PLANNED	Approved	07-Nov-24	08:00	08-Nov-24	18:00	Utility may explore the possibility for the shutdown on daily basis
778	RQ194896	OCC_224	slcdcrs_sd	BUS	400KV BUS 2 AT HINDAUN(RS)	RRVPNL	C	Shifting of 400KV Main Bus-II CVT & Main Bus-II Isolator for 500MVA, 400/220KV Transformer Augmentation work at 400KV GSS RVPN, Hindaun.	04/Nov/2024	08:00	06/Nov/2024	18:00		PLANNED	Approved	05-Nov-24	08:00	06-Nov-24	18:00	Utility may explore the possibility for the shutdown on daily basis
779	RQ195782	OCC_224	bbmb_sd	BUS	400KV BUS 2 AT PANIPAT(BB)	BBMB	D	Half Yearly mtc	14/Nov/2024	08:00	14/Nov/2024	18:00		PLANNED	Approved	07-Nov-24	08:00	07-Nov-24	18:00	
780	RQ195781	OCC_224	bbmb_sd	BUS	400KV BUS 1 AT PANIPAT(BB)	BBMB	D	Half yearly Maintenance	13/Nov/2024	08:00	13/Nov/2024	18:00		PLANNED	Approved	19-Nov-24	08:00	19-Nov-24	18:00	
781	RQ195153	OCC_224	slchr_sd	BUS	400KV BUS 2 AT KHEDAR(HPG)	HPGCL	D	Gen Mtc. and Setting of Bus Pantagraph Isolators	11/Nov/2024	09:00	14/Nov/2024	18:00	Along with 400KV ckt on daily basis	PLANNED	Approved	11-Nov-24	09:00	14-Nov-24	18:00	
782	RQ194540	OCC_224	stuup_sd	BUS	400KV BUS 2 AT ANPARA_B(UPUN)	UPRVU NL	D	COMMISSIONING OF low impence bus bar protection relay	11/Nov/2024	08:00	11/Nov/2024	18:00	Bus bar commissioning work shifted to november due to shifting of OH 5 to Nov.	PLANNED	Approved	11-Nov-24	08:00	11-Nov-24	18:00	May be allowed subject to no other outage/All elements must be connected with other bus
783	RQ194539	OCC_224	stuup_sd	BUS	400KV BUS 1 AT ANPARA_B(UPUN)	UPRVU NL	D	COMMISSIONING OF low impence bus bar protection relay	09/Nov/2024	08:00	09/Nov/2024	18:00	Bus bar commissioning work shifted to november due to shifting of OH 5 to Nov.	PLANNED	Approved	09-Nov-24	08:00	09-Nov-24	18:00	May be allowed subject to no other outage/All elements must be connected with other bus
784	RQ195218	OCC_224	slcup_sd	BUS	400KV BUS 3 AT ANPARA_B(UPUN)	UPRVU NL	C	COMMISSIONING OF low impence bus bar protection relay	08/Nov/2024	09:00	08/Nov/2024	17:00		PLANNED	Approved	08-Nov-24	09:00	08-Nov-24	17:00	May be allowed / All elements must be connected with transfer bus
785	RQ194693	OCC_224	slchr_sd	BUS	400KV BUS 2 AT DEEPALPUR(JHKT)	KT- JHAJJAR	D	AMP of BUS Equipment(Testing of line CVT, BUS isolator Alignment)	08/Nov/2024	08:00	08/Nov/2024	20:00		PLANNED	Approved	08-Nov-24	08:00	08-Nov-24	20:00	
786	RQ194692	OCC_224	slchr_sd	BUS	400KV BUS 1 AT DEEPALPUR(JHKT)	KT- JHAJJAR	D	AMP of BUS Equipment(Testing of line CVT, BUS isolator Alignment)	07/Nov/2024	08:00	07/Nov/2024	20:00		PLANNED	Approved	07-Nov-24	08:00	07-Nov-24	20:00	
787	RQ195562	OCC_224	cpcc1_sd	BUS	400 KV BIKANER_2 (PBTSL) - BUS 2	PBTSL	D	Bay Extension Work	06/Nov/2024	17:00	10/Nov/2024	23:00		PLANNED	Approved	06-Nov-24	17:00	10-Nov-24	23:00	May be given from 1700 Hrs
788	RQ195561	OCC_224	cpcc1_sd	BUS	400 KV BIKANER_2 (PBTSL) - BUS 1	PBTSL	D	Bay Extension Work	01/Nov/2024	17:00	05/Nov/2024	23:00		PLANNED	Approved	01-Nov-24	17:00	05-Nov-24	23:00	May be given from 1700 Hrs

789	RQ195097	OCC_224	slcdcs_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BABAI(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-2 @BABAI(RS)	RRVPNL	D	Yearly maintenance and testing of equipments	19/Nov/2024	09:00	19/Nov/2024	15:00		PLANNED	Approved	19-Nov-24	09:00	19-Nov-24	15:00	
790	RQ195098	OCC_224	slcdcs_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BABAI(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-1 @BABAI(RS)	RRVPNL	D	Yearly maintenance and testing of equipments	12/Nov/2024	09:00	12/Nov/2024	15:00		PLANNED	Approved	12-Nov-24	09:00	12-Nov-24	15:00	
791	RQ195187	OCC_224	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON AGRA-JAIPUR SOUTH (PG) CKT-2 @JAIPUR SOUTH(PG)	POWER GRID	D	For AMP work	10/Nov/2024	08:00	10/Nov/2024	18:00		PLANNED	Approved	10-Nov-24	08:00	10-Nov-24	18:00	
792	RQ195186	OCC_224	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON 400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1 @JAIPUR SOUTH(PG)	POWER GRID	D	For AMP work	07/Nov/2024	08:00	07/Nov/2024	18:00		PLANNED	Approved	07-Nov-24	08:00	07-Nov-24	18:00	
793	RQ195552	OCC_224	cpcc1_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-4 @BIKANER_2 (PBTSL)	PBTSL	D	For AMP work	08/Nov/2024	17:00	08/Nov/2024	23:00		PLANNED	Approved	08-Nov-24	17:00	08-Nov-24	23:00	May be allowed
794	RQ195497	OCC_224	stuup_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON REWA ROAD-PANKI (UP) CKT-1 @PANKI(UP)	UPPTCL	C	Replacement of 50 MVar Line Reactor to 63 MVar Line Reactor.	05/Nov/2024	10:00	30/Nov/2024	17:00		PLANNED	Approved	05-Nov-24	10:00	30-Nov-24	17:00	May be allowed subject to real time grid condition
795	RQ194652	OCC_224	slcdcu_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV RISHIKESH(UK)	PTCUL	D	Preventive maintenance of bay /line	29/Nov/2024	10:00	29/Nov/2024	15:00		PLANNED	Approved	29-Nov-24	10:00	29-Nov-24	15:00	
796	RQ195491	OCC_224	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV TUGHLAKABAD(PG)	POWER GRID	D	For AMP work	26/Nov/2024	08:00	26/Nov/2024	18:00		PLANNED	Approved	26-Nov-24	08:00	26-Nov-24	18:00	
797	RQ195511	OCC_224	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV DWARKA (PG)	POWER GRID	D	For AMP work	26/Nov/2024	08:00	26/Nov/2024	18:00		PLANNED	Approved	26-Nov-24	08:00	26-Nov-24	18:00	
798	RQ195516	OCC_224	cpcc1_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV BHIWADI(PG)	POWER GRID	D	For AMP work	25/Nov/2024	08:00	25/Nov/2024	18:00		PLANNED	Approved	25-Nov-24	08:00	25-Nov-24	18:00	

799	RQ195524	OCC_224	cpcc1_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV HISSAR(PG)	POWER GRID	C	DIA SHALL REMAIN DURING THE WORK	24/Nov/2024	08:00	30/Nov/2024	18:00		PLANNED	Approved	24-Nov-24	08:00	30-Nov-24	18:00	Subject to real time grid condition	
800	RQ195530	OCC_224	cpcc1_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV HISSAR(PG)	POWER GRID	C	FOR RETROFITMENT OF ISOLATOR IN REACTOR BAY,MAN BAY & TIE BAY IN 400KV SIDE AT HISAR SS IN ADD CAP BLOCK 19-24	24/Nov/2024	08:00	30/Nov/2024	18:00	DIA SHALL REMAIN DURING THE WORK	PLANNED	Rejected						Duplicate entry
801	RQ195513	OCC_224	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400KV JAIPUR SOUTH(PG)	POWER GRID	D	For AMP work	15/Nov/2024	08:00	15/Nov/2024	18:00		PLANNED	Approved	15-Nov-24	08:00	15-Nov-24	18:00		
802	RQ195501	OCC_224	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)	POWER GRID	D	FOR CSD FINE TUNING WORK	15/Nov/2024	08:00	15/Nov/2024	18:00		PLANNED	Approved	15-Nov-24	08:00	15-Nov-24	18:00		
803	RQ195495	OCC_224	cpcc1_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV MANDOLA(PG)	POWER GRID	D	FOR CSD FINE TUNING WORK	15/Nov/2024	08:00	15/Nov/2024	18:00	REACTOR WILL BE FREQUENTLY SWITCHED ON AND SWITCHED OFF DURING FINE TUNING WORK	PLANNED	Approved	15-Nov-24	08:00	15-Nov-24	18:00		
804	RQ195490	OCC_224	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV MEERUT(PG)	POWER GRID	C	For dismantling of Reactor CB	15/Nov/2024	08:00	20/Nov/2024	18:00		PLANNED	Approved	15-Nov-24	08:00	20-Nov-24	18:00	Subject to real time grid condition	
805	RQ195486	OCC_224	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV KOTESWAR(TH)	POWER GRID	D	For implementation of updated mechanical protection settings and AMP.	15/Nov/2024	08:00	16/Nov/2024	18:00		PLANNED	Approved	15-Nov-24	08:00	16-Nov-24	18:00		
806	RQ195510	OCC_224	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV MANESAR(PG)	POWER GRID	D	For AMP work	14/Nov/2024	08:00	14/Nov/2024	18:00		PLANNED	Approved	14-Nov-24	08:00	14-Nov-24	18:00		
807	RQ195512	OCC_224	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV JAIPUR SOUTH(PG)	POWER GRID	D	For AMP work	14/Nov/2024	08:00	14/Nov/2024	18:00		PLANNED	Approved	14-Nov-24	08:00	14-Nov-24	18:00		
808	RQ195519	OCC_224	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400KV KANKROLI(PG)	POWER GRID	D	For AMP work	13/Nov/2024	08:00	13/Nov/2024	18:00		PLANNED	Approved	13-Nov-24	08:00	13-Nov-24	18:00		
809	RQ195494	OCC_224	cpcc1_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV MANDOLA(PG)	POWER GRID	D	FOR CSD RE-COMMISSIONING WORK	13/Nov/2024	08:00	13/Nov/2024	18:00		PLANNED	Approved	13-Nov-24	08:00	13-Nov-24	18:00		
810	RQ195493	OCC_224	cpcc1_sd	BR/BSR/MSC/MSR	225 MVAR BUS SERIES REACTOR NO 1 AT 400 KV MANDOLA(PG)	POWER GRID	D	For AMP work	12/Nov/2024	08:00	12/Nov/2024	18:00		PLANNED	Approved	12-Nov-24	08:00	12-Nov-24	18:00		
811	RQ195518	OCC_224	cpcc1_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV KANKROLI(PG)	POWER GRID	D	CSD retrofitting and AMP Work	12/Nov/2024	08:00	12/Nov/2024	18:00		PLANNED	Approved	12-Nov-24	08:00	12-Nov-24	18:00		

812	RQ195506	OCC_224	cpcc1_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV SAHARANPUR(PG)	POWER GRID	D	FOR CSD FINE TUNING WORK	04/Nov/2024	08:00	04/Nov/2024	18:00		PLANNED	Approved	04-Nov-24	08:00	04-Nov-24	18:00	
813	RQ195507	OCC_224	cpcc1_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 2 AT 400KV SAHARANPUR(PG)	POWER GRID	D	FOR CSD FINE TUNING WORK	04/Nov/2024	08:00	04/Nov/2024	18:00		PLANNED	Approved	04-Nov-24	08:00	04-Nov-24	18:00	
814	RQ195496	OCC_224	cpcc1_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV MANDOLA(PG)	POWER GRID	C	Dismantling of old reactor 1.Oil drain 2.pipe line ,bushing and radiator dismantling 3.draging and shifting of old reactor from foundation 4. Foundation work 5.Shifting of new reactor on foundation 6.erection of bushing,pipe line and radiator 7.Comissioning of new 125 mvar reactor 8. shutdown avialed up to 30.11.2024 on continuous BASIS	01/Nov/2024	08:00	30/Nov/2024	18:00	Dismantling of old reactor 1.Oil drain 2.pipe line ,bushing and radiator dismantling 3.draging and shifting of old reactor from foundation 4. Foundation work 5.Shifting of new reactor on foundation 6.erection of bushing,pipe line and radiator 7.Comissioning of new 125 mvar reactor 8. shutdown avialed up to 30.11.2024 on	PLANNED	Approved	01-Nov-24	08:00	30-Nov-24	18:00	Subject to real time grid condition
815	RQ195751	OCC_224	cpcc1_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV KOTPUTLI(PG)	POWER GRID	C	For Construction Activities of SS-104 Package (Construction of Firewall)	01/Nov/2024	08:00	15/Nov/2024	18:00		PLANNED	Approved	01-Nov-24	08:00	15-Nov-24	18:00	Subject to real time grid condition
816	RQ195085	OCC_224	slcdcs_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV BHADLA(RS)	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	25/Nov/2024	09:00	25/Nov/2024	14:00		PLANNED	Approved	25-Nov-24	09:00	25-Nov-24	14:00	May be allowed subject to real time grid condition
817	RQ195088	OCC_224	slcdcs_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400 KV BABA(RS)	RRVPNL	D	Yearly maintenance and testing of equipments	18/Nov/2024	09:00	18/Nov/2024	15:00		PLANNED	Approved	18-Nov-24	09:00	18-Nov-24	15:00	
818	RQ195087	OCC_224	slcdcs_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV PHAGI(RS)	RRVPNL	D	QUARTERLY MAINT.WORK	12/Nov/2024	08:00	12/Nov/2024	18:00		PLANNED	Approved	12-Nov-24	08:00	12-Nov-24	18:00	
819	RQ195086	OCC_224	slcdcs_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK & TESTING OF BAY EQUIPMENTS	07/Nov/2024	08:00	07/Nov/2024	18:00		PLANNED	Approved	07-Nov-24	08:00	07-Nov-24	18:00	
820	RQ195505	OCC_224	stuup_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV PANKI(UP)	UPPTCL	C	Protection Testing & Bay maintenance.	21/Nov/2024	10:00	22/Nov/2024	17:00		PLANNED	Approved	21-Nov-24	10:00	22-Nov-24	17:00	Subject to real time grid condition

821	RQ194267	OCC_224	stuup_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV MATHURA(UP)	UPPTCL	D	for Annual testing and Other works	21/Nov/2024	09:00	22/Nov/2024	20:00		PLANNED	Approved	21-Nov-24	09:00	22-Nov-24	20:00	
822	RQ194968	OCC_224	stuup_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400 KV LUCKNOW(UP)	UPPTCL	C	For Upgradation of busbar protection panel work at 400 kV S/s Sarojini Nagar, Lucknow	17/Nov/2024	09:00	17/Nov/2024	18:00		PLANNED	Approved	17-Nov-24	09:00	17-Nov-24	18:00	
823	RQ194368	OCC_224	stuup_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV REWA ROAD(UP)	UPPTCL	D	annual maintenance and testing	17/Nov/2024	08:00	19/Nov/2024	18:00		PLANNED	Approved	17-Nov-24	08:00	19-Nov-24	18:00	
824	RQ194515	OCC_224	stuup_sd	BR/BSR/MSC/MSR	63 MVAR BUS REACTOR NO 1 AT 400KV MURADNAGAR_2 (UP)	UPPTCL	C	AT 400 KV SUBSTATION MURADNAGAR-II: Shutdown for 63 Mvar Bus Reactor for >X Routine Testing and preventive maintenance work	11/Nov/2024	09:08	11/Nov/2024	17:25		PLANNED	Approved	11-Nov-24	09:08	11-Nov-24	17:25	
825	RQ194535	OCC_224	stuup_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV SARNATH(UP)	UPPTCL	C	For routine testing of relay and outdoor testing	11/Nov/2024	09:00	11/Nov/2024	18:00		PLANNED	Approved	11-Nov-24	09:00	11-Nov-24	18:00	
826	RQ195219	OCC_224	sldcup_sd	BR/BSR/MSC/MSR	63 MVAR BUS REACTOR NO 1 AT 400KV ANPARA(UP)	UPPTCL	C	To facilitate the shutdown of 400KV Transfer Bus at Anpara BTPS	08/Nov/2024	09:00	08/Nov/2024	17:00		PLANNED	Approved	08-Nov-24	09:00	08-Nov-24	17:00	
827	RQ194268	OCC_224	sldcps_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV Jumpers, cleaning of bushes, BMK, CTR Panel and C&R Panels	18/Nov/2024	09:00	18/Nov/2024	17:00		PLANNED	Approved	18-Nov-24	09:00	18-Nov-24	17:00	
828	RQ194639	OCC_224	stuup_sd	BAY	407 BUS COUPLER BAY - 400KV BUS 1 AT ANPARA(UP) (UPPTCL) AND 400KV BUS 2 AT ANPARA(UP) AT 400 KV ANPARA(UP) (UPPTCL)	UPPTCL	C	For Replacement of Breaker	30/Nov/2024	08:00	30/Dec/2024	18:00		PLANNED	Approved	30-Nov-24	08:00	30-Dec-24	18:00	
829	RQ195251	OCC_224	stuup_sd	BAY	410 MAIN BAY - 400KV BAREILLY-UNNAO (UP) CKT-1 AT BAREILLY(UP)	UPPTCL	C	For Breaker Overhauling <(>&< other Preventive Maintenance works. >X* No supply affected as it will be running through 400KV	22/Nov/2024	08:00	28/Nov/2024	17:00		PLANNED	Approved	22-Nov-24	08:00	28-Nov-24	17:00	
830	RQ194352	OCC_224	stuup_sd	BAY	410 MAIN BAY - 400KV BAREILLY-UNNAO (UP) CKT-1 AT BAREILLY(UP)	UPPTCL	C	For Breaker Overhauling <(>&< other Preventive Maintenance works. >X* No supply affected as it will be running through 400KV	22/Nov/2024	08:00	28/Nov/2024	17:00		PLANNED	Approved	22-Nov-24	08:00	28-Nov-24	17:00	

831	RQ195253	OCC_224	stuup_sd	BAY	407 MAIN BAY - 400KV ANPARA_B(UPUN)-ANPARA_D(UP) (UP) CKT-2 AT ANPARA_D(UP)	UPPTCL	D	Maintenance, Tightness, Attending Hot spots, and Complete Testing of bay equipments such as CB Timing Test, DCRM, Tan Delta of CTs, Winding resistance, IR Test for CT,CVT etc.	21/Nov/2024	09:00	23/Nov/2024	18:00		PLANNED	Approved	21-Nov-24	09:00	23-Nov-24	18:00	May be allowed on daily basis subject to element must remain in service with other bay
832	RQ194355	OCC_224	stuup_sd	BAY	410 MAIN BAY - 400 KV SAMBHAL_PRSTL-RAMPUR_PRSTL (UP) CKT-2 (UPPTCL) AT 400 KV SAMBHAL_PRSTL (UP)	UPPTCL	C	CB INTERRUPTER REPLACEMENT WORK	20/Nov/2024	09:00	30/Nov/2024	17:30		PLANNED	Approved	20-Nov-24	09:00	30-Nov-24	17:30	
833	RQ195185	OCC_224	stuup_sd	BAY	408 TIE BAY - 400 KV GR.NOIDA_2(UPC)-SIKANDRABAD (UP) CKT-2 AND 400/220 KV 500 MVA ICT 2 AT SIKANDRABAD(U P) AT 400 KV SIKANDRABAD(U P)	UPPTCL	C	For Annual Maintenance & Testing work (Power will not interrupted as it ll feed by Main Bay)	18/Nov/2024	09:30	18/Nov/2024	13:30		PLANNED	Approved	18-Nov-24	09:30	18-Nov-24	13:30	
834	RQ195254	OCC_224	stuup_sd	BAY	404 MAIN BAY - 400KV ANPARA_B(UPUN)-ANPARA_D(UP) (UP) CKT-1 AT ANPARA_D(UP)	UPPTCL	D	Maintenance, Tightness, Attending Hot spots, and Complete Testing of bay equipments such as CB Timing Test, DCRM, Tan Delta of CTs, Winding resistance, IR Test for CT,CVT etc.	18/Nov/2024	09:00	20/Nov/2024	18:00		PLANNED	Approved	18-Nov-24	09:00	20-Nov-24	18:00	May be allowed on daily basis subject to element must remain in service with other bay
835	RQ194628	OCC_224	stuup_sd	BAY	407 BUS COUPLER BAY - 400KV BUS 1 AT ANPARA_B(UPUN) (UPPTCL) AND 400KV BUS 2 AT ANPARA_B(UPUN) AT 400 KV ANPARA_B(UPUN) (UPPTCL)	UPPTCL	C	PM work and replacement of electromechanical relay	18/Nov/2024	08:00	18/Nov/2024	18:00		PLANNED	Approved	18-Nov-24	08:00	18-Nov-24	18:00	

836	RQ194353	OCC_224	stuup_sd	BAY	401 BUS COUPLER BAY - 400KV BUS 1 AT LUCKNOW(UP) (UPPTCL) AND 400KV BUS 2 AT LUCKNOW(UP) AT 400 KV LUCKNOW(UP) (UPPTCL)	UPPTCL	C	Planned Shutdown of 400 KV Bus Coupler Bay, For Upgradation of busbar protection panel work at 400 KV S/S Sarojini Nagar, Lucknow	11/Nov/2024	09:00	18/Nov/2024	18:00		PLANNED	Approved	11-Nov-24	09:00	18-Nov-24	18:00	
837	RQ195252	OCC_224	stuup_sd	BAY	411 MAIN BAY - 400KV BAREILLY-UNNAO (UP) CKT-2 AT BAREILLY(UP)	UPPTCL	C	For preventive maintainance and testing of line alongwith other >X associated works	06/Nov/2024	08:00	06/Nov/2024	17:00		PLANNED	Approved	06-Nov-24	08:00	06-Nov-24	17:00	
838	RQ195770	OCC_224	cpcc1_sd	BAY	40552C MAIN BAY - 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-2 AT BASSI(PG)	RRVPNL	D	For AMP work	29/Nov/2024	08:00	29/Nov/2024	18:00		PLANNED	Approved	29-Nov-24	08:00	29-Nov-24	18:00	
839	RQ195769	OCC_224	cpcc1_sd	BAY	40452C MAIN BAY - 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1 AT BASSI(PG)	RRVPNL	D	For AMP work	27/Nov/2024	08:00	27/Nov/2024	18:00		PLANNED	Approved	27-Nov-24	08:00	27-Nov-24	18:00	
840	RQ195144	OCC_224	slcdcrs_sd	BAY	411 TIE BAY - 400KV PHAGI-AJMER (RS) CKT-2 AND FUTURE AT AJMER(RS)	RRVPNL	D	Quarterly maintenance work of associated equipments of Bay.	19/Nov/2024	08:00	19/Nov/2024	18:00		PLANNED	Approved	19-Nov-24	08:00	19-Nov-24	18:00	
841	RQ195145	OCC_224	slcdcrs_sd	BAY	410 MAIN BAY - 400KV PHAGI-AJMER (RS) CKT-2 AND SELECT AT AJMER(RS)	RRVPNL	D	Quarterly maintenance work of associated equipments of Bay.	14/Nov/2024	08:00	14/Nov/2024	18:00		PLANNED	Approved	14-Nov-24	08:00	14-Nov-24	18:00	
842	RQ195146	OCC_224	slcdcrs_sd	BAY	408 TIE BAY - 400/220KV 315 MVA ICT 1 AT AJMER(RS) AND 400KV PHAGI-AJMER (RS) CKT-1	RRVPNL	D	Quarterly maintenance work of associated equipments of Bay.	13/Nov/2024	08:00	13/Nov/2024	18:00		PLANNED	Approved	13-Nov-24	08:00	13-Nov-24	18:00	
843	RQ195143	OCC_224	slcdcrs_sd	BAY	407 MAIN BAY - 400 KV PHAGI-AJMER (RS) CKT-1 (RRVPNL)	RRVPNL	D	Quarterly maintenance work of associated equipments of Bay.	12/Nov/2024	08:00	12/Nov/2024	18:00		PLANNED	Approved	12-Nov-24	08:00	12-Nov-24	18:00	
844	RQ195147	OCC_224	slcdcrs_sd	BAY	406 MAIN BAY - 400KV AJMER(RS)-DEEDWANA(MTS) (MTS) CKT-1 AND SELECT AT AJMER(RS)	RRVPNL	D	Quarterly maintenance work of associated equipments of Bay.	11/Nov/2024	08:00	11/Nov/2024	18:00		PLANNED	Approved	11-Nov-24	08:00	11-Nov-24	18:00	
845	RQ195155	OCC_224	slcdcrs_sd	BAY	411-52T TIE BAY - 765/400 KV 1500 MVA ICT 3 AT ANTA(RS) AND FUTURE AT 400 KV ANTA(RS)	RRVPNL	D	Half Yearly Maintenance and testing of bay equipments.	05/Nov/2024	08:00	05/Nov/2024	18:00		PLANNED	Approved	05-Nov-24	15:00	05-Nov-24	23:00	May be given from 1500 Hrs

846	RQ195154	OCC_224	sldcrs_sd	BAY	411-52 D MAIN BAY - 400KV BUS 2 AT ANTA(RS) AND FUTURE AT 400 KV ANTA(RS)	RRVPNL	D	Half Yearly Maintenance and testing of bay equipments.	05/Nov/2024	08:00	05/Nov/2024	18:00		PLANNED	Approved	05-Nov-24	15:00	05-Nov-24	23:00	May be given from 1500 Hrs
847	RQ195745	OCC_224	sldcps_sd	BAY	421 MAIN BAY - 400/220 KV 500 MVA ICT 3 AT MUKTSAR(PS) (PSTCL) AT 400 KV MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	29/Nov/2024	08:00	29/Nov/2024	18:00		PLANNED	Approved	29-Nov-24	08:00	29-Nov-24	18:00	
848	RQ194311	OCC_224	sldcps_sd	BAY	421 MAIN BAY - 400/220 KV 500 MVA ICT 3 AT MUKTSAR(PS) (PSTCL) AT 400 KV MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	29/Nov/2024	08:00	29/Nov/2024	17:00		PLANNED	Approved	29-Nov-24	08:00	29-Nov-24	17:00	
849	RQ194310	OCC_224	sldcps_sd	BAY	413 MAIN BAY - 400KV RAJPURA-DHURI (PS) CKT-2 AT RAJPURA(PS)	PSTCL	D	Annual maintenance and Protection testing of bay equipments.	26/Nov/2024	09:00	26/Nov/2024	17:00		PLANNED	Approved	26-Nov-24	09:00	26-Nov-24	17:00	
850	RQ194307	OCC_224	sldcps_sd	BAY	420 TIE BAY - 400/220 KV 500 MVA ICT 3 AT MUKTSAR(PS) (PSTCL) AND FUTURE AT 400 KV MUKTSAR(PS) (PSTCL)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	22/Nov/2024	08:00	22/Nov/2024	17:00		PLANNED	Approved	22-Nov-24	08:00	22-Nov-24	17:00	
851	RQ194304	OCC_224	sldcps_sd	BAY	415 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV MUKTSAR(PS) (PSTCL) AT 400 KV MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	20/Nov/2024	09:00	20/Nov/2024	17:00		PLANNED	Approved	20-Nov-24	09:00	20-Nov-24	17:00	
852	RQ194285	OCC_224	sldcps_sd	BAY	414 TIE BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV MUKTSAR(PS) AND FUTURE AT 400 KV MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	16/Nov/2024	08:00	16/Nov/2024	17:00		PLANNED	Approved	16-Nov-24	08:00	16-Nov-24	17:00	
853	RQ194277	OCC_224	sldcps_sd	BAY	408 TIE BAY - 400KV MUKTSAR-MAKHU (PS) CKT-1 AND 400/220KV 315 MVA ICT 1 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of clamp and connectors of bay 405 and cleaning of CR panel and BMK of CT, CB related with associated bay	13/Nov/2024	08:00	13/Nov/2024	17:00		PLANNED	Approved	13-Nov-24	08:00	13-Nov-24	17:00	
854	RQ194276	OCC_224	sldcps_sd	BAY	412 MAIN BAY - 400 KV JALANDHAR(PG)-DHANANSU(PS) (PG) CKT-1 (PSTCL) AT 400 KV DHANANSU(PS)	PSTCL	D	Nut bolt tightening of clamp and connectors of bay 412 and cleaning of CR panel and BMK of CT, CB related with associated bay	12/Nov/2024	08:00	12/Nov/2024	17:00		PLANNED	Approved	12-Nov-24	08:00	12-Nov-24	17:00	

855	RQ194275	OCC_224	slcpcs_sd	BAY	412 MAIN BAY - 400/220KV 315 MVA ICT 2 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	11/Nov/2024	08:00	11/Nov/2024	17:00		PLANNED	Approved	11-Nov-24	08:00	11-Nov-24	17:00	
856	RQ194272	OCC_224	slcpcs_sd	BAY	411 TIE BAY - 400/220KV 315 MVA ICT 2 AT MUKTSAR(PS) AND FUTURE	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	08/Nov/2024	09:00	08/Nov/2024	17:00		PLANNED	Approved	08-Nov-24	09:00	08-Nov-24	17:00	
857	RQ194274	OCC_224	slcpcs_sd	BAY	402 TIE BAY - 400 KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-2 (PSTCL) AND 400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2 AT 400 KV MAKHU(PS) (PSTCL)	PSTCL	D	Nut bolt tightening of clamp and connectors of bay 402 and cleaning of CR panel and BMK of CT,CB related with associated bay	08/Nov/2024	08:00	08/Nov/2024	17:00		PLANNED	Approved	08-Nov-24	08:00	08-Nov-24	17:00	
858	RQ194271	OCC_224	slcpcs_sd	BAY	409 MAIN BAY - 400/220KV 315 MVA ICT 1 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	06/Nov/2024	09:00	06/Nov/2024	17:00		PLANNED	Approved	06-Nov-24	09:00	06-Nov-24	17:00	
859	RQ195374	OCC_224	slcpcs_sd	BAY	408 TIE BAY - 400 KV KURUKSHETRA(PG)- DHANANSU(PS) (PG) CKT-1 (PSTCL) AND FUTURE AT 400 KV DHANANSU(PS) (PSTCL)	PSTCL	D	jackbus stringing above ict	05/Nov/2024	09:00	05/Nov/2024	17:00		PLANNED	Approved	05-Nov-24	09:00	05-Nov-24	17:00	
860	RQ195607	OCC_224	slcpcs_sd	BAY	408 TIE BAY - 400 KV KURUKSHETRA(PG)- DHANANSU(PS) (PG) CKT-1 (PSTCL) AND FUTURE AT 400 KV DHANANSU(PS) (PSTCL)	PSTCL	D	jackbus stringing above ict	05/Nov/2024	08:00	05/Nov/2024	18:00		PLANNED	Approved	05-Nov-24	08:00	05-Nov-24	18:00	
861	RQ194269	OCC_224	slcpcs_sd	BAY	408 TIE BAY - 400/220KV 315 MVA ICT 1 AT MUKTSAR(PS) AND FUTURE	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	04/Nov/2024	09:00	04/Nov/2024	17:00		PLANNED	Approved	04-Nov-24	09:00	04-Nov-24	17:00	
862	RQ195565	OCC_224	slcpcs_sd	BAY	408 TIE BAY - 400/220KV 315 MVA ICT 1 AT MUKTSAR(PS) AND FUTURE	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	04/Nov/2024	08:00	04/Nov/2024	18:00		PLANNED	Approved	04-Nov-24	08:00	04-Nov-24	18:00	

863	RQ195611	OCC_224	slcpcs_sd	BAY	411 TIE BAY - 400 KV JALANDHAR(PG)-DHANANSU(PS) (PG) CKT-1 (PSTCL) AND 400/220 KV 500 MVA ICT 1 AT DHANANSU(PS) AT 400 KV DHANANSU(PS) (PSTCL)	PSTCL	D	Annual maintenance.	03/Nov/2024	08:00	03/Nov/2024	18:00		PLANNED	Approved	03-Nov-24	08:00	03-Nov-24	18:00	
864	RQ194312	OCC_224	slcpcs_sd	BAY	411 TIE BAY - 400 KV JALANDHAR(PG)-DHANANSU(PS) (PG) CKT-1 (PSTCL) AND 400/220 KV 500 MVA ICT 1 AT DHANANSU(PS) AT 400 KV DHANANSU(PS) (PSTCL)	PSTCL	D	Annual maintenance.	03/Nov/2024	08:00	03/Nov/2024	18:00		PLANNED	Approved	03-Nov-24	08:00	03-Nov-24	18:00	
865	RQ195612	OCC_224	slcpcs_sd	BAY	410 MAIN BAY - 400/220 KV 500 MVA ICT 1 AT DHANANSU(PS) (PSTCL) AT 400 KV DHANANSU(PS)	PSTCL	D	Annual maintenance.	03/Nov/2024	08:00	03/Nov/2024	18:00		PLANNED	Approved	03-Nov-24	08:00	03-Nov-24	18:00	
866	RQ194313	OCC_224	slcpcs_sd	BAY	410 MAIN BAY - 400/220 KV 500 MVA ICT 1 AT DHANANSU(PS) (PSTCL) AT 400 KV DHANANSU(PS)	PSTCL	D	Annual maintenance.	03/Nov/2024	08:00	03/Nov/2024	18:00		PLANNED	Approved	03-Nov-24	08:00	03-Nov-24	18:00	
867	RQ194660	OCC_224	singrauli_sd	BAY	421 MAIN BAY - 400/11 KV 600 MVA GT 7 AT SINGRAULI(NT)	NTPC	C	GEN-07 BUS 04 Y PHASE HOT SPOT	28/Nov/2024	08:00	28/Nov/2024	18:00	GT-07 BAY WILL BE CHANGED TO TBC BAY	PLANNED	Approved	28-Nov-24	08:00	28-Nov-24	18:00	Subject to no unit 7 outage
868	RQ195808	OCC_224	ntpcos_sd	BAY	403 MAIN BAY - 400/132 KV 200 MVA ICT 1 AT RIHAND(NT)	NTPC	C	For OH of breakers through OEM	18/Nov/2024	08:00	25/Nov/2024	18:00	shutdown required on continuous basis for OH of breakers through OEM. Contract going to expire in the month of November	PLANNED	Approved	18-Nov-24	08:00	25-Nov-24	18:00	May be allowed subject to element must remain in service with other bay
869	RQ195807	OCC_224	ntpcos_sd	BAY	407 MAIN BAY - 400/11 KV 600 MVA GT 2 AT RIHAND(NT) (NTPC)	NTPC	C	For OH of breakers through OEM	09/Nov/2024	08:00	16/Nov/2024	18:00	shutdown required on continuous basis for OH of breakers through OEM. Contract going to expire in the month of November	PLANNED	Approved	09-Nov-24	08:00	16-Nov-24	18:00	May be allowed subject to element must remain in service with other bay

870	RQ195806	OCC_224	ntpcos_sd	BAY	402 TIE BAY - 400/11 KV 600 MVA GT 1 AT RIHAND(NT) AND 400/132 KV 200 MVA ICT 1 AT RIHAND(NT)	NTPC	C	For OH of breakers through OEM	01/Nov/2024	08:00	08/Nov/2024	18:00	shutdown required on continuous basis for OH of breakers through OEM. Contract going to expire in the month of November	PLANNED	Approved	01-Nov-24	08:00	08-Nov-24	18:00	May be allowed subject to element must remain in service with other bay
871	RQ195522	OCC_224	slcpcs_sd	BAY	423 TIE BAY - 400 KV DEHAR(BB)-RAJPURA(PS) (BB) CKT-1 AND FUTURE AT RAJPURA(PS)	POWER GRID	D	Annual maintenance and Protection testing of bay equipments.	25/Nov/2024	08:00	25/Nov/2024	18:00		PLANNED	Approved	25-Nov-24	08:00	25-Nov-24	18:00	
872	RQ194309	OCC_224	slcpcs_sd	BAY	423 TIE BAY - 400 KV DEHAR(BB)-RAJPURA(PS) (BB) CKT-1 AND FUTURE AT RAJPURA(PS)	POWER GRID	D	Annual maintenance and Protection testing of bay equipments.	25/Nov/2024	08:00	25/Nov/2024	17:00		PLANNED	Approved	25-Nov-24	08:00	25-Nov-24	17:00	
873	RQ195818	OCC_224	cpcc3_sd	BAY	408 MAIN BAY - 400 KV MAU(UP)-BALIA(PG) (PG) CKT-1 (POWERGRID)	POWER GRID	C	for CB Retrofitment work	25/Nov/2024	08:00	30/Nov/2024	18:00		PLANNED	Approved	25-Nov-24	08:00	30-Nov-24	18:00	
874	RQ194308	OCC_224	slcpcs_sd	BAY	423 TIE BAY - 400 KV DEHAR(BB)-RAJPURA(PS) (BB) CKT-1 AND FUTURE AT RAJPURA(PS)	POWER GRID	D	Annual maintenance and Protection testing of bay equipments.	22/Nov/2024	08:00	22/Nov/2024	17:00		PLANNED	Approved	22-Nov-24	08:00	22-Nov-24	17:00	
875	RQ195521	OCC_224	slcpcs_sd	BAY	423 TIE BAY - 400 KV DEHAR(BB)-RAJPURA(PS) (BB) CKT-1 AND FUTURE AT RAJPURA(PS)	POWER GRID	D	Annual maintenance and Protection testing of bay equipments.	22/Nov/2024	08:00	22/Nov/2024	18:00		PLANNED	Approved	22-Nov-24	08:00	22-Nov-24	18:00	
876	RQ195633	OCC_224	cpcc1_sd	BAY	428 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV BALLABHGARH(PG) AND 400KV BUS 3 AT BALLABHGARH(PG)	POWER GRID	C	CB overhauling work	21/Nov/2024	08:00	23/Nov/2024	18:00		PLANNED	Approved	21-Nov-24	08:00	23-Nov-24	18:00	
877	RQ194306	OCC_224	slcpcs_sd	BAY	424 MAIN BAY - 400 KV DEHAR(BB)-RAJPURA(PS) (BB) CKT-1 AT RAJPURA(PS)	POWER GRID	D	Annual maintenance and Protection testing of bay equipments.	20/Nov/2024	08:00	21/Nov/2024	17:00		PLANNED	Approved	20-Nov-24	08:00	21-Nov-24	17:00	
878	RQ195817	OCC_224	cpcc3_sd	BAY	409 MAIN BAY - 400 KV MAU(UP)-RASRA (UP) (PG) CKT-1 (POWERGRID)	POWER GRID	C	for CB Retrofitment work	19/Nov/2024	08:00	24/Nov/2024	18:00		PLANNED	Approved	19-Nov-24	08:00	24-Nov-24	18:00	

879	RQ195652	OCC_224	cpcc1_sd	BAY	403 MAIN BAY - 400KV KURUKSHETRA-MALERKOTLA (PG) CKT-1 AT KURUKSHETRA(PG)	POWER GRID	C	FOR CB INSPECTION AND RECTIFICATION WORKS	19/Nov/2024	08:00	24/Nov/2024	18:00		PLANNED	Approved	19-Nov-24	08:00	24-Nov-24	18:00	
880	RQ194286	OCC_224	slcpc3_sd	BAY	420 TIE BAY - 400 KV BHIWANI(BB)-RAJPURA(PS) (BB) CKT-1 AND FUTURE AT RAJPURA(PS)	POWER GRID	D	Annual maintenance and Protection testing of bay equipments.	18/Nov/2024	08:00	19/Nov/2024	17:00		PLANNED	Approved	18-Nov-24	08:00	19-Nov-24	17:00	
881	RQ195749	OCC_224	bbmb_sd	BAY	X9-CB TIE BAY - 400 KV BHIWANI(PG)-BHIWANI(BB) (PG) CKT-1 AND FUTURE AT 400 KV BHIWANI(BB)	POWER GRID	D	बे उपकरणों की वार्षिक मंटेनेन्स	18/Nov/2024	08:00	18/Nov/2024	18:00		PLANNED	Approved	09-Nov-24	08:00	09-Nov-24	18:00	
882	RQ195632	OCC_224	cpcc1_sd	BAY	433 MAIN BAY - 400KV KANPUR-BALLABHGARH (PG) CKT-1 AT BALLABHGARH(PG)	POWER GRID	C	CB overhauling work	17/Nov/2024	08:00	19/Nov/2024	18:00		PLANNED	Approved	17-Nov-24	08:00	19-Nov-24	18:00	
883	RQ195811	OCC_224	cpcc3_sd	BAY	409 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT ALLAHABAD(PG) (POWERGRID)	POWER GRID	C	For Circuit Breaker retrofitment work	17/Nov/2024	08:00	27/Nov/2024	18:00		PLANNED	Approved	17-Nov-24	08:00	27-Nov-24	18:00	
884	RQ195631	OCC_224	cpcc1_sd	BAY	432 TIE BAY - 400 KV KANPUR-BALLABHGARH (PG) CKT-1 AND FUTURE AT BALLABHGARH(PG)	POWER GRID	C	CB overhauling work	14/Nov/2024	08:00	16/Nov/2024	18:00		PLANNED	Approved	14-Nov-24	08:00	16-Nov-24	18:00	
885	RQ195812	OCC_224	cpcc3_sd	BAY	AWL4 MAIN BAY - 400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-2 (POWERGRID) AT 400 KV VINDHYACHAL(PG)	POWER GRID	D	REPLACEMENT OF 01 BAY CT IN ADD CAP 2019-24	14/Nov/2024	08:00	14/Nov/2024	18:00		PLANNED	Approved	14-Nov-24	08:00	14-Nov-24	18:00	May be allowed subject to element must remain in service with other bay
886	RQ194282	OCC_224	slcpc3_sd	BAY	421 MAIN BAY - 400 KV BHIWANI(BB)-RAJPURA(PS) (BB) CKT-1 AT RAJPURA(PS)	POWER GRID	D	Annual maintenance and Protection testing of bay equipments.	13/Nov/2024	08:00	14/Nov/2024	17:00		PLANNED	Approved	13-Nov-24	08:00	14-Nov-24	17:00	
887	RQ195816	OCC_224	cpcc3_sd	BAY	415 MAIN BAY - 400KV BALIA(PG)-BIHARSHARIFF(PG) (UNDEF) CKT-1 AT BALIA(PG)	POWER GRID	C	for CB Retrofitment work	13/Nov/2024	08:00	18/Nov/2024	18:00		PLANNED	Approved	13-Nov-24	08:00	18-Nov-24	18:00	

888	RQ195651	OCC_224	cpcc1_sd	BAY	426 MAIN BAY - 400KV ABDULLAPUR-KURUKSHETRA (PG) CKT-2 AT KURUKSHETRA(PG)	POWER GRID	C	FOR CB INSPECTION AND RECTIFICATION WORKS	13/Nov/2024	08:00	18/Nov/2024	18:00		PLANNED	Approved	13-Nov-24	08:00	18-Nov-24	18:00	
889	RQ195630	OCC_224	cpcc1_sd	BAY	429 TIE BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV BALLABHGARH(PG) (POWERGRID) AND 400KV BUS 4 AT BALLABHGARH(PG) AT 400 KV BALLABHGARH(PG) (POWERGRID)	POWER GRID	C	CB overhauling work	11/Nov/2024	08:00	13/Nov/2024	18:00		PLANNED	Approved	11-Nov-24	08:00	13-Nov-24	18:00	
890	RQ195809	OCC_224	cpcc3_sd	BAY	AWL3 MAIN BAY - 400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-1 (POWERGRID) AT 400 KV VINDHYACHAL(PG)	POWER GRID	C	Replacement of 03 no.s Bay CT under Add cap 2019-24	11/Nov/2024	08:00	12/Nov/2024	18:00		PLANNED	Approved	11-Nov-24	08:00	12-Nov-24	18:00	May be allowed subject to element must remain in service with other bay
891	RQ195810	OCC_224	cpcc3_sd	BAY	406 MAIN BAY - 400/220 KV 315 MVA ICT 2 AT ALLAHABAD(PG) (POWERGRID) AT 400 KV ALLAHABAD(PG)	POWER GRID	C	For Circuit Breaker retrofit work	08/Nov/2024	08:00	17/Nov/2024	18:00		PLANNED	Approved	08-Nov-24	08:00	17-Nov-24	18:00	
892	RQ195815	OCC_224	cpcc3_sd	BAY	413 MAIN BAY - 400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-2 (POWERGRID) AND 400KV BUS 1 AT BALIA(PG) AT 400 KV BALIA(PG) (POWERGRID)	POWER GRID	C	For CB Retrofitment Work	07/Nov/2024	08:00	12/Nov/2024	18:00		PLANNED	Approved	07-Nov-24	08:00	12-Nov-24	18:00	
893	RQ195201	OCC_224	cpcc3_sd	BAY	426 MAIN BAY - 400/220KV 315 MVA ICT 1 AT KANPUR(PG)	POWER GRID	C	Un-installation of BHEL make circuit breaker & installation of Siemens make Circuit Breaker (from Bay-424)	07/Nov/2024	08:00	12/Nov/2024	18:00		PLANNED	Approved	07-Nov-24	08:00	12-Nov-24	18:00	
894	RQ195650	OCC_224	cpcc1_sd	BAY	401 MAIN BAY - 400/220KV 500 MVA ICT 1 AT KURUKSHETRA(PG)	POWER GRID	C	FOR CB INSPECTION AND RECTIFICATION WORKS	07/Nov/2024	08:00	12/Nov/2024	18:00		PLANNED	Approved	07-Nov-24	08:00	12-Nov-24	18:00	

895	RQ195091	OCC_224	slcdcv_sd	BAY	406 MAIN BAY - 400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-2 AT BAMNOLI(DV)	POWER GRID	D	For CB testing and other PMS work	05/Nov/2024	08:00	05/Nov/2024	12:00		PLANNED	Approved	05-Nov-24	08:00	05-Nov-24	12:00	
896	RQ195743	OCC_224	bbmb_sd	BAY	X6-CB MAIN BAY - 400/220 KV 450 MVA ICT 1 AT PANIPAT(BB) AND 400KV BUS 1 AT PANIPAT(BB) AT 400 KV PANIPAT(BB)	POWER GRID	D	Half Yearly Mtc..	04/Nov/2024	08:00	04/Nov/2024	18:00		PLANNED	Approved	04-Nov-24	08:00	04-Nov-24	18:00	
897	RQ195200	OCC_224	cpcc3_sd	BAY	424 MAIN BAY - SVC NO 2(-140/+140MVAR) AT 400 KV KANPUR(PG)	POWER GRID	C	Un-installation of Siemens make circuit breaker from Bay-424. S/d of Bay-425 is also required together. During S/d ICT-1 shall remain charged from Main Bay-426	03/Nov/2024	08:00	06/Nov/2024	18:00		PLANNED	Approved	03-Nov-24	08:00	06-Nov-24	18:00	
898	RQ194988	OCC_224	cpcc3_sd	BAY	407 MAIN BAY - 400 KV BALIA-PATNA (PG) CKT-2 AND 400KV BUS 1 AT BALIA(PG)	POWER GRID	C	for CB Retrofitment work	01/Nov/2024	08:00	06/Nov/2024	18:00		PLANNED	Approved	01-Nov-24	08:00	06-Nov-24	18:00	
899	RQ195649	OCC_224	cpcc1_sd	BAY	402 TIE BAY - 400KV KURUKSHETRA-MALERKOTLA (PG) CKT-1 AND 400/220KV 500 MVA ICT 1 AT KURUKSHETRA(PG)	POWER GRID	C	FOR CB INSPECTION AND RECTIFICATION WORKS	01/Nov/2024	08:00	06/Nov/2024	18:00		PLANNED	Approved	01-Nov-24	08:00	06-Nov-24	18:00	
900	RQ195545	OCC_224	cpcc1_sd	BAY	417 TIE BAY - 400/220 KV 500 MVA ICT 2 AT BIKANER_2 (PBTS) (PBTS) AND FUTURE AT 400 KV BIKANER_2 (PBTS) (PBTS)	PBTS	C	Bay Extension Work	21/Nov/2024	17:00	25/Nov/2024	23:00		PLANNED	Approved	21-Nov-24	17:00	25-Nov-24	23:00	
901	RQ195544	OCC_224	cpcc1_sd	BAY	416 (SJVN CKT) MAIN BAY - 400 KV BIKANER_2 (PBTS) - BUS 1 (PBTS) AT 400 KV BIKANER_2 (PBTS)	PBTS	C	Bay Extension Work	21/Nov/2024	15:00	25/Nov/2024	23:00		PLANNED	Approved	21-Nov-24	15:00	25-Nov-24	23:00	
902	RQ195648	OCC_224	slcdcv_sd	BAY	416 MAIN BAY - 400/220 KV 315 MVA ICT 4 AT MUNDKA(DV) AND 400KV BUS 2 AT MUNDKA(DV)	DTL	D	Circuit Breaker Timing and CRM testing	21/Nov/2024	10:00	21/Nov/2024	14:00	ict remain in service	PLANNED	Approved	21-Nov-24	10:00	21-Nov-24	14:00	

903	RQ195644	OCC_224	slcdcv_sd	BAY	410 MAIN BAY - 400/220 KV 315 MVA ICT 2 AT MUNDKA(DV) AND 400KV BUS 2 AT MUNDKA(DV)	DTL	D	Circuit Breaker Timing and CRM testing	19/Nov/2024	11:30	19/Nov/2024	14:30	line remain in service	PLANNED	Approved	19-Nov-24	11:30	19-Nov-24	14:30	
904	RQ195615	OCC_224	slcdcv_sd	BAY	420-52 MAIN BAY - 400 KV BAWANA-MUNDKA (DV) CKT-1 (DTL) AND 400KV BUS 2 AT MUNDKA(DV) AT 400 KV MUNDKA(DV) (DTL)	DTL	D	Circuit Breaker Timing and CRM testing	19/Nov/2024	07:00	19/Nov/2024	11:00	lime remain in service	PLANNED	Approved	19-Nov-24	07:00	19-Nov-24	11:00	
905	RQ195642	OCC_224	slcdcv_sd	BAY	409 TIE BAY - 400/220 KV 315 MVA ICT 2 AT MUNDKA(DV) AND FUTURE	DTL	D	Circuit Breaker Timing and CRM testing	18/Nov/2024	11:30	18/Nov/2024	14:30	line remain in service	PLANNED	Approved	18-Nov-24	11:30	18-Nov-24	14:30	
906	RQ195616	OCC_224	slcdcv_sd	BAY	419-52 MAIN BAY - 400 KV BAWANA-MUNDKA (DV) CKT-1 (DTL) AND 400KV BUS 1 AT MUNDKA(DV) AT 400 KV MUNDKA(DV) (DTL)	DTL	D	Circuit Breaker Timing and CRM testing	18/Nov/2024	07:00	18/Nov/2024	11:00	lime remain in service	PLANNED	Approved	18-Nov-24	07:00	18-Nov-24	11:00	
907	RQ195645	OCC_224	slcdcv_sd	BAY	407 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT MUNDKA(DV) AND 400KV BUS 2 AT MUNDKA(DV)	DTL	D	Circuit Breaker Timing and CRM testing	16/Nov/2024	11:30	16/Nov/2024	14:30	line remain in service	PLANNED	Approved	16-Nov-24	11:30	16-Nov-24	14:30	
908	RQ195613	OCC_224	slcdcv_sd	BAY	418-52 MAIN BAY - 400 KV BAWANA-MUNDKA (DV) CKT-2 (DTL) AND 400KV BUS 2 AT MUNDKA(DV) AT 400 KV MUNDKA(DV) (DTL)	DTL	D	Circuit Breaker Timing and CRM testing	16/Nov/2024	07:00	16/Nov/2024	11:00	lime remain in service	PLANNED	Approved	16-Nov-24	07:00	16-Nov-24	11:00	
909	RQ195643	OCC_224	slcdcv_sd	BAY	406 TIE BAY - 400/220 KV 315 MVA ICT 1 AT MUNDKA(DV) AND FUTURE	DTL	D	Circuit Breaker Timing and CRM testing	15/Nov/2024	11:30	15/Nov/2024	14:00	line remain in service	PLANNED	Approved	15-Nov-24	11:30	15-Nov-24	14:00	

910	RQ195614	OCC_224	slcdcv_sd	BAY	417-52 MAIN BAY - 400 KV BAWANA-MUNDKA (DV) CKT-2 (DTL) AND 400KV BUS 1 AT MUNDKA(DV) AT 400 KV MUNDKA(DV) (DTL)	DTL	D	Circuit Breaker Timing and CRM testing	15/Nov/2024	07:00	15/Nov/2024	11:00	line remain in service	PLANNED	Approved	15-Nov-24	07:00	15-Nov-24	11:00	
911	RQ195589	OCC_224	slcdcv_sd	BAY	415 TIE BAY - 400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-1 AND 400/220 KV 315 MVA ICT 4 AT MUNDKA(DV)	DTL	D	Circuit Breaker Timing and CRM testing	14/Nov/2024	11:30	14/Nov/2024	14:00	line remain in service	PLANNED	Approved	14-Nov-24	11:30	14-Nov-24	14:00	
912	RQ195556	OCC_224	slcdcv_sd	BAY	404 MAIN BAY - 400 KV JHATIKARA(PG)-MUNDKA(DV) (DV) CKT-2 AND 400KV BUS 2 AT MUNDKA(DV)	DTL	D	ircuit Breaker Timing and CRM testing	14/Nov/2024	07:00	14/Nov/2024	11:00	line remains charged through other breaker	PLANNED	Approved	14-Nov-24	07:00	14-Nov-24	11:00	
913	RQ195113	OCC_224	slcdcv_sd	BAY	423 MAIN BAY - 400/220 KV 315 MVA ICT 4 AT BAMNOLI(DV) (DTL) AND 400KV BUS 1 AT BAMNOLI(DV) AT 400 KV BAMNOLI(DV) (DTL)	DTL	D	For CB testing and other PMS work	13/Nov/2024	08:00	13/Nov/2024	12:00		PLANNED	Approved	13-Nov-24	08:00	13-Nov-24	12:00	
914	RQ195103	OCC_224	slcdcv_sd	BAY	418 MAIN BAY - 400 KV BAMNOLI(DV)-DWARKA (PG) (PG) (DTL) AND 400KV BUS 2 AT BAMNOLI(DV) AT 400 KV BAMNOLI(DV) (DTL)	DTL	D	For CB testing and other PMS work	12/Nov/2024	12:00	12/Nov/2024	17:00		PLANNED	Approved	12-Nov-24	12:00	12-Nov-24	17:00	
915	RQ195104	OCC_224	slcdcv_sd	BAY	404 MAIN BAY - 400 KV BAMNOLI(DV)-JHATIKARA(PG) (DV) CKT-1 AND 400KV BUS 1 AT BAMNOLI(DV)	DTL	D	For CB testing and other PMS work	12/Nov/2024	08:00	12/Nov/2024	12:00		PLANNED	Approved	12-Nov-24	08:00	12-Nov-24	12:00	
916	RQ195105	OCC_224	slcdcv_sd	BAY	416 MAIN BAY - 400 KV BAMNOLI(DV)-JHATIKARA(PG) (DTL) CKT-2 (DTL) AND 400KV BUS 2 AT BAMNOLI(DV) AT 400 KV BAMNOLI(DV) (DTL)	DTL	D	For CB testing and other PMS work	11/Nov/2024	12:00	11/Nov/2024	17:00		PLANNED	Approved	11-Nov-24	12:00	11-Nov-24	17:00	

917	RQ195553	OCC_224	slcdcdv_sd	BAY	414 MAIN BAY - 400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-1 AND 400KV BUS 1 AT MUNDKA(DV)	DTL	D	Circuit Breaker Timing and CRM testing	11/Nov/2024	11:30	11/Nov/2024	14:30	line remains charged through other breaker	PLANNED	Approved	11-Nov-24	11:30	11-Nov-24	14:30	
918	RQ195106	OCC_224	slcdcdv_sd	BAY	401 MAIN BAY - 400 KV BAMNOLI(DV)-JHATIKARA(PG) (DV) CKT-2 AND 400KV BUS 1 AT BAMNOLI(DV)	DTL	D	For CB testing and other PMS work	11/Nov/2024	08:00	11/Nov/2024	12:00		PLANNED	Approved	11-Nov-24	08:00	11-Nov-24	12:00	
919	RQ195557	OCC_224	slcdcdv_sd	BAY	403 MAIN BAY - 400 KV JHATIKARA(PG)-MUNDKA(DV) (DV) CKT-2 AND 400KV BUS 1 AT MUNDKA(DV)	DTL	D	ircuit Breaker Timing and CRM testing	11/Nov/2024	07:00	11/Nov/2024	11:00	line remains charged through other breaker	PLANNED	Approved	11-Nov-24	07:00	11-Nov-24	11:00	
920	RQ195591	OCC_224	slcdcdv_sd	BAY	412 TIE BAY - 400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-2 AND 400/220 KV 315 MVA ICT 3 AT MUNDKA(DV)	DTL	D	Circuit Breaker Timing and CRM testing	08/Nov/2024	11:30	08/Nov/2024	14:30	line remain in service	PLANNED	Approved	08-Nov-24	11:30	08-Nov-24	14:30	
921	RQ195593	OCC_224	slcdcdv_sd	BAY	402 MAIN BAY - 400 KV JHATIKARA(PG)-MUNDKA(DV) (DV) CKT-1 AND 400KV BUS 2 AT MUNDKA(DV)	DTL	D	Circuit Breaker Timing and CRM testing	08/Nov/2024	07:00	08/Nov/2024	11:00	line remain in service	PLANNED	Approved	08-Nov-24	07:00	08-Nov-24	11:00	
922	RQ195102	OCC_224	slcdcdv_sd	BAY	424 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT BAMNOLI(DV) AND 400KV BUS 2 AT BAMNOLI(DV)	DTL	D	For CB testing and other PMS work	07/Nov/2024	12:00	07/Nov/2024	17:00		PLANNED	Approved	07-Nov-24	12:00	07-Nov-24	17:00	
923	RQ195555	OCC_224	slcdcdv_sd	BAY	411 MAIN BAY - 400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-2 AND 400KV BUS 1 AT MUNDKA(DV)	DTL	D	ircuit Breaker Timing and CRM testing	07/Nov/2024	11:00	07/Nov/2024	14:30	line remains charged through other breaker	PLANNED	Approved	07-Nov-24	11:00	07-Nov-24	14:30	
924	RQ195101	OCC_224	slcdcdv_sd	BAY	422 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT BAMNOLI(DV) AND 400KV BUS 1 AT BAMNOLI(DV)	DTL	D	For CB testing and other PMS work	07/Nov/2024	08:00	07/Nov/2024	12:00		PLANNED	Approved	07-Nov-24	08:00	07-Nov-24	12:00	

925	RQ195595	OCC_224	slcdcdv_sd	BAY	401 MAIN BAY - 400 KV JHATIKARA(PG)-MUNDKA(DV) (DV) CKT-1 AND 400KV BUS 1 AT MUNDKA(DV)	DTL	D	Circuit Breaker Timing and CRM testing	07/Nov/2024	07:00	07/Nov/2024	11:00	line remain in service	PLANNED	Approved	07-Nov-24	07:00	07-Nov-24	11:00	
926	RQ195100	OCC_224	slcdcdv_sd	BAY	421 MAIN BAY - 400/220 KV 500 MVA ICT 3 AT BAMNOLI(DV) AND 400KV BUS 2 AT BAMNOLI(DV)	DTL	D	For CB testing and other PMS work	06/Nov/2024	12:00	06/Nov/2024	17:00		PLANNED	Approved	06-Nov-24	12:00	06-Nov-24	17:00	
927	RQ195099	OCC_224	slcdcdv_sd	BAY	419 MAIN BAY - 400/220 KV 500 MVA ICT 3 AT BAMNOLI(DV) AND 400KV BUS 1 AT BAMNOLI(DV)	DTL	D	For CB testing and other PMS work	06/Nov/2024	08:00	06/Nov/2024	12:00		PLANNED	Approved	06-Nov-24	08:00	06-Nov-24	12:00	
928	RQ195092	OCC_224	slcdcdv_sd	BAY	417 MAIN BAY - 400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-2 AND 400KV BUS 2 AT BAMNOLI(DV)	DTL	D	For CB testing and other PMS work	05/Nov/2024	12:00	05/Nov/2024	17:00		PLANNED	Approved	05-Nov-24	12:00	05-Nov-24	17:00	
929	RQ195093	OCC_224	slcdcdv_sd	BAY	414 MAIN BAY - 400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-1 AND 400KV BUS 2 AT BAMNOLI(DV)	DTL	D	For CB testing and other PMS work	04/Nov/2024	12:00	04/Nov/2024	17:00		PLANNED	Approved	04-Nov-24	12:00	04-Nov-24	17:00	
930	RQ195094	OCC_224	slcdcdv_sd	BAY	413 MAIN BAY - 400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-1 AND 400KV BUS 1 AT BAMNOLI(DV)	DTL	D	For CB testing and other PMS work	04/Nov/2024	08:00	04/Nov/2024	12:00		PLANNED	Approved	04-Nov-24	08:00	04-Nov-24	12:00	
931	RQ194900	OCC_224	stuup_sd	BAY	408 TIE BAY - 400 KV AGRA FATEHBAD(UP)-FIROZABAD(PJFTL) (UP) CKT-1 (PJFTL) AND 400/220 KV 500 MVA ICT 2 AT FIROZABAD(PJFTL) AT 400 KV FIROZABAD(PJFTL) (PJFTL)	PJFTL	D	AMP Work	18/Nov/2024	08:00	19/Nov/2024	18:00	For Amp work	PLANNED	Approved	18-Nov-24	08:00	19-Nov-24	18:00	

932	RQ194899	OCC_224	stuup_sd	BAY	405 TIE BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV FIROZABAD(PJFTL) (PJFTL) AND FUTURE AT 400 KV FIROZABAD(PJFTL) (PJFTL)	PJFTL	D	AMP Work	14/Nov/2024	08:00	17/Nov/2024	18:00	For amp work	PLANNED	Approved	14-Nov-24	08:00	17-Nov-24	18:00	
933	RQ194898	OCC_224	stuup_sd	BAY	404 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV FIROZABAD(PJFTL) (PJFTL)	PJFTL	D	AMP Work	13/Nov/2024	08:00	16/Nov/2024	18:00	For Amp work	PLANNED	Approved	13-Nov-24	08:00	16-Nov-24	18:00	
934	RQ194897	OCC_224	stuup_sd	BAY	402 TIE BAY - 400/220 KV 500 MVA ICT 1 AT FIROZABAD(PJFTL) (PJFTL) AND FUTURE AT 400 KV FIROZABAD(PJFTL) (PJFTL)	PJFTL	D	AMP Work	12/Nov/2024	08:00	15/Nov/2024	18:00	For AMP work	PLANNED	Approved	12-Nov-24	08:00	15-Nov-24	18:00	
935	RQ194888	OCC_224	stuup_sd	BAY	401 MAIN BAY - 400/220 KV 500 MVA ICT 1 AT FIROZABAD(PJFTL) (PJFTL)	PJFTL	D	AMP Work	11/Nov/2024	08:00	14/Nov/2024	18:00	For Amp Work	PLANNED	Approved	11-Nov-24	08:00	14-Nov-24	18:00	
936	RQ195142	OCC_224	slcrs_sd	BAY	403 MAIN BAY - 400KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1 AT KAWAI SCTPS(APR)	APL	D	Annual maintenance and testing of Bay equipments	14/Nov/2024	08:00	14/Nov/2024	18:00		PLANNED	Approved	14-Nov-24	15:00	14-Nov-24	23:00	May be given from 1500 Hrs
937	RQ195141	OCC_224	slcrs_sd	BAY	407 MAIN BAY - 400KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2 AT KAWAI SCTPS(APR)	APL	D	Annual maintenance and testing of Bay equipments	09/Nov/2024	08:00	09/Nov/2024	18:00		PLANNED	Approved	09-Nov-24	15:00	09-Nov-24	23:00	May be given from 1500 Hrs
938	RQ195744	OCC_224	bbmb_sd	BAY	407 TIE BAY - 400KV PANCHKULA(PG)-PANIPAT(BB) (BB) CKT-1 AND 400KV DADRI(NT)-PANIPAT(BB) (PG) CKT-2 AT PANIPAT(BB)	BBMB	D	Half Yearly Mtc..	05/Nov/2024	08:00	05/Nov/2024	18:00		PLANNED	Approved	05-Nov-24	08:00	05-Nov-24	18:00	
939	RQ195757	OCC_224	bbmb_sd	BAY	X10 MAIN BAY - 50 MVAR LR ON BHIWANI(BB)-RAJPURA(PS) (BB) CKT-1 @BHIWANI(BB) AT BHIWANI(BB)	BBMB	D	बे उपकरणों को वार्षिक मेंटेनेंस (Shutdown on 400 KV Bhiwani-Rajpura line also requested on same day)	05/Nov/2024	08:00	05/Nov/2024	18:00		PLANNED	Approved	05-Nov-24	08:00	05-Nov-24	18:00	
940	RQ195055	OCC_224	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 9 AT FATEHGARH_II(PG)		D	Commissioning of RTCC for ICT. For AMP works	29/Nov/2024	17:00	30/Nov/2024	23:59		PLANNED	Approved	29-Nov-24	17:00	30-Nov-24	23:59	May be given from 1700 Hrs

941	RQ195057	OCC_224	cpcc1_sd	TRANSFORMER	400/33 KV 550 MVA ICT 2 AT FATEHGARH_II(PG)		D	FOR CSD FINE TUNING, AMP works	29/Nov/2024	17:00	30/Nov/2024	23:59	FOR 400/33 KV ICT, TOTAL 02 CSD RELAYS FINE TUNING IS TO BE DONE. FURTHER, DURING FINE TUNING OF EACH CSD, 4-5 NO LOAD OPERATION OF coupling transformer SHALL BE DONE.	PLANNED	Approved	29-Nov-24	17:00	30-Nov-24	23:59	May be given from 1700 Hrs
942	RQ195350	OCC_224	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT KISHENPUR(PG)		D	For AMP works.	28/Nov/2024	09:00	28/Nov/2024	16:00	Kindly approve.	PLANNED	Approved	28-Nov-24	09:00	28-Nov-24	16:00	
943	RQ195031	OCC_224	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MANESAR(PG)		D	AMP WORK AT GIS MANESAR SS	28/Nov/2024	09:00	28/Nov/2024	18:00		PLANNED	Approved	28-Nov-24	09:00	28-Nov-24	18:00	
944	RQ195054	OCC_224	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT FATEHGARH_II(PG)		D	Commissioning of RTCC for ICT. For AMP works	27/Nov/2024	17:00	28/Nov/2024	23:59		PLANNED	Approved	27-Nov-24	17:00	28-Nov-24	23:59	May be given from 1700 Hrs
945	RQ195056	OCC_224	cpcc1_sd	TRANSFORMER	400/33 KV 550 MVA ICT 1 AT FATEHGARH_II(PG)		D	FOR CSD FINE TUNING, AMP works	27/Nov/2024	17:00	28/Nov/2024	23:59	FOR 400/33 KV ICT, TOTAL 02 CSD RELAYS FINE TUNING IS TO BE DONE. FURTHER, DURING FINE TUNING OF EACH CSD, 4-5 NO LOAD OPERATION OF coupling transformer SHALL BE DONE.	PLANNED	Approved	27-Nov-24	17:00	28-Nov-24	23:59	May be given from 1700 Hrs
946	RQ194516	OCC_224	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ABDULLAPUR(PG)		D	AMP works	26/Nov/2024	10:00	26/Nov/2024	17:00	Kindly approve.	PLANNED	Approved	26-Nov-24	10:00	26-Nov-24	17:00	
947	RQ195347	OCC_224	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT MOGA(PG)		D	AMP Work	26/Nov/2024	09:00	26/Nov/2024	16:00	Kindly approve.	PLANNED	Approved	26-Nov-24	09:00	26-Nov-24	16:00	
948	RQ195349	OCC_224	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KISHENPUR(PG)		D	For AMP works.	26/Nov/2024	09:00	26/Nov/2024	16:00	Kindly approve.	PLANNED	Approved	26-Nov-24	09:00	26-Nov-24	16:00	
949	RQ195345	OCC_224	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT PATIALA(PG)		C	Internal inspection of ICT as per DGA committee recommendation	25/Nov/2024	09:30	30/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	25-Nov-24	09:30	30-Nov-24	18:00	
950	RQ195053	OCC_224	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT FATEHGARH_II(PG)		D	Commissioning of RTCC for ICT. For AMP works	24/Nov/2024	17:00	26/Nov/2024	23:59		PLANNED	Approved	24-Nov-24	17:00	26-Nov-24	23:59	May be given from 1700 Hrs
951	RQ195346	OCC_224	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MOGA(PG)		D	AMP Work	24/Nov/2024	09:00	24/Nov/2024	16:00	Kindly approve.	PLANNED	Approved	24-Nov-24	09:00	24-Nov-24	16:00	

952	RQ195010	OCC_224	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT GURGAON(PG)		D	PRV Modification work (Cable Box)	22/Nov/2024	09:30	22/Nov/2024	14:30		PLANNED	Approved	22-Nov-24	09:30	22-Nov-24	14:30	
953	RQ195001	OCC_224	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT TUGHLAKABAD(PG)		D	For AMP work	22/Nov/2024	08:00	22/Nov/2024	18:00		PLANNED	Approved	22-Nov-24	08:00	22-Nov-24	18:00	
954	RQ195052	OCC_224	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT FATEHGARH_II(PG)		D	Commissioning of RTCC for ICT. For AMP works	21/Nov/2024	17:00	23/Nov/2024	23:59		PLANNED	Approved	21-Nov-24	17:00	23-Nov-24	23:59	May be given from 1700 Hrs
955	RQ195030	OCC_224	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MANESAR(PG)		D	AMP WORK AT GIS MANESAR SS	21/Nov/2024	09:00	21/Nov/2024	18:00		PLANNED	Approved	21-Nov-24	09:00	21-Nov-24	18:00	
956	RQ195035	OCC_224	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT DWARKA (PG)		D	For AMP work at Dwarka SS	21/Nov/2024	09:00	21/Nov/2024	18:00		PLANNED	Approved	21-Nov-24	09:00	21-Nov-24	18:00	
957	RQ195046	OCC_224	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 9 AT FATEHGARH_II(PG)		D	FOR CSD FINE TUNING	20/Nov/2024	17:00	22/Nov/2024	23:59	FOR 400/220 KV ICT, TOTAL 02 CSD RELAYS FINE TUNING IS TO BE DONE. FURTHER, DURING FINE TUNING OF EACH CSD, 4-5 NO LOAD OPERATION OF ICT SHALL BE DONE.	PLANNED	Approved	20-Nov-24	17:00	22-Nov-24	23:59	May be given from 1700 Hrs
958	RQ195009	OCC_224	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT GURGAON(PG)		D	For AMP work and PRV Modification work	19/Nov/2024	09:30	19/Nov/2024	19:30		PLANNED	Approved	19-Nov-24	09:30	19-Nov-24	19:30	
959	RQ195034	OCC_224	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DWARKA (PG)		D	For AMP work at Dwarka SS	19/Nov/2024	09:00	19/Nov/2024	18:00		PLANNED	Approved	19-Nov-24	09:00	19-Nov-24	18:00	
960	RQ195045	OCC_224	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT FATEHGARH_II(PG)		D	FOR CSD FINE TUNING	18/Nov/2024	17:00	20/Nov/2024	23:59	FOR 400/220 KV ICT, TOTAL 02 CSD RELAYS FINE TUNING IS TO BE DONE. FURTHER, DURING FINE TUNING OF EACH CSD, 4-5 NO LOAD OPERATION OF ICT SHALL BE DONE.	PLANNED	Approved	18-Nov-24	17:00	20-Nov-24	23:59	May be given from 1700 Hrs
961	RQ195051	OCC_224	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT FATEHGARH_II(PG)		D	Commissioning of RTCC for ICT. For AMP works	18/Nov/2024	17:00	20/Nov/2024	23:59		PLANNED	Approved	18-Nov-24	17:00	20-Nov-24	23:59	May be given from 1700 Hrs
962	RQ195063	OCC_224	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BHADLA(PG)		D	AMP WORKS and other associated works	18/Nov/2024	17:00	18/Nov/2024	23:59	SD need in last month of OCT	PLANNED	Approved	18-Nov-24	17:00	18-Nov-24	23:59	May be given from 1700 Hrs
963	RQ195002	OCC_224	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MANDOLA(PG)		D	For AMP work	18/Nov/2024	08:00	18/Nov/2024	18:00		PLANNED	Approved	18-Nov-24	08:00	18-Nov-24	18:00	

964	RQ195062	OCC_224	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BHADLA(PG)		D	AMP WORKS and other associated works	17/Nov/2024	17:00	17/Nov/2024	23:59	SD need in last month of OCT	PLANNED	Approved	17-Nov-24	17:00	17-Nov-24	23:59	May be given from 1700 Hrs
965	RQ195044	OCC_224	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT FATEHGARH_II(PG)		D	FOR CSD FINE TUNING	16/Nov/2024	17:00	18/Nov/2024	23:59	FOR 400/220 KV ICT, TOTAL 02 CSD RELAYS FINE TUNING IS TO BE DONE. FURTHER, DURING FINE TUNING OF EACH CSD, 4-5 NO LOAD OPERATION OF ICT SHALL BE DONE.	PLANNED	Approved	16-Nov-24	17:00	18-Nov-24	23:59	May be given from 1700 Hrs
966	RQ195022	OCC_224	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT BHADLA_2 (PG)		D	FOR CSD FINE TUNING	15/Nov/2024	17:00	15/Nov/2024	23:00		PLANNED	Approved	15-Nov-24	17:00	15-Nov-24	23:00	May be given from 1700 Hrs
967	RQ195050	OCC_224	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT FATEHGARH_II(PG)		D	Commissioning of RTCC for ICT. For AMP works	15/Nov/2024	17:00	17/Nov/2024	23:59		PLANNED	Approved	15-Nov-24	17:00	17-Nov-24	23:59	May be given from 1700 Hrs
968	RQ195027	OCC_224	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT SONIPAT(PG)		D	For AMP work	15/Nov/2024	09:00	15/Nov/2024	18:00		PLANNED	Approved	15-Nov-24	09:00	15-Nov-24	18:00	
969	RQ194999	OCC_224	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT MUZAFFARNAGAR(UP)		D	For AMP work	15/Nov/2024	09:00	15/Nov/2024	20:00		PLANNED	Approved	15-Nov-24	09:00	15-Nov-24	20:00	
970	RQ195021	OCC_224	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BHADLA_2 (PG)		D	FOR CSD FINE TUNING	14/Nov/2024	17:00	14/Nov/2024	23:00		PLANNED	Approved	14-Nov-24	17:00	14-Nov-24	23:00	May be given from 1700 Hrs
971	RQ195043	OCC_224	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT FATEHGARH_II(PG)		D	FOR CSD FINE TUNING	14/Nov/2024	17:00	16/Nov/2024	23:59	FOR 400/220 KV ICT, TOTAL 02 CSD RELAYS FINE TUNING IS TO BE DONE. FURTHER, DURING FINE TUNING OF EACH CSD, 4-5 NO LOAD OPERATION OF ICT SHALL BE DONE.	PLANNED	Approved	14-Nov-24	17:00	16-Nov-24	23:59	May be given from 1700 Hrs
972	RQ194991	OCC_224	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BAGHPAT(PG)		D	AMP Work of equipment	14/Nov/2024	10:00	14/Nov/2024	18:00	AMP Work of equipment	PLANNED	Approved	14-Nov-24	10:00	14-Nov-24	18:00	
973	RQ195033	OCC_224	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT DWARKA (PG)		D	For AMP work at Dwarka SS	14/Nov/2024	09:00	14/Nov/2024	18:00		PLANNED	Approved	14-Nov-24	09:00	14-Nov-24	18:00	
974	RQ195020	OCC_224	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BHADLA_2 (PG)		D	FOR CSD FINE TUNING	13/Nov/2024	17:00	13/Nov/2024	23:00		PLANNED	Approved	13-Nov-24	17:00	13-Nov-24	23:00	May be given from 1700 Hrs
975	RQ195019	OCC_224	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BHADLA_2 (PG)		D	FOR CSD FINE TUNING	12/Nov/2024	17:00	12/Nov/2024	23:00		PLANNED	Approved	12-Nov-24	17:00	12-Nov-24	23:00	May be given from 1700 Hrs

976	RQ195049	OCC_224	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT FATEHGARH_II(PG)		D	Commissioning of RTCC for ICT. For AMP works	12/Nov/2024	17:00	14/Nov/2024	23:59		PLANNED	Approved	12-Nov-24	17:00	14-Nov-24	23:59	May be given from 1700 Hrs
977	RQ194520	OCC_224	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT WAGOORA(PG)		D	AMP works	12/Nov/2024	10:00	12/Nov/2024	17:00	Kindly approve.	PLANNED	Approved	12-Nov-24	10:00	12-Nov-24	17:00	
978	RQ194523	OCC_224	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT JALANDHAR(PG)		D	AMP works	12/Nov/2024	10:00	12/Nov/2024	17:00	Kindly approve.	PLANNED	Approved	12-Nov-24	10:00	12-Nov-24	17:00	
979	RQ194990	OCC_224	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BAGHPAT(PG)		C	SF6 Leakage arrest work in 220kV Y-Phase L.A compartment and AMP of equipment	12/Nov/2024	10:00	13/Nov/2024	20:00	SF6 Leakage arrest work in 220kV Y-Phase L.A compartment and AMP of equipment	PLANNED	Approved	12-Nov-24	10:00	13-Nov-24	20:00	
980	RQ194528	OCC_224	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PANCHKULA(PG)		C	Overhauling of OLTC	12/Nov/2024	10:00	14/Nov/2024	17:00	Kindly approve.	PLANNED	Approved	12-Nov-24	10:00	14-Nov-24	17:00	
981	RQ195008	OCC_224	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GURGAON(PG)		D	For AMP work and PRV Modification work	12/Nov/2024	09:30	12/Nov/2024	19:30		PLANNED	Approved	12-Nov-24	09:30	12-Nov-24	19:30	
982	RQ195032	OCC_224	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DWARKA (PG)		D	For AMP work at Dwarka SS	12/Nov/2024	09:00	12/Nov/2024	18:00		PLANNED	Approved	12-Nov-24	09:00	12-Nov-24	18:00	
983	RQ195061	OCC_224	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT KURUKSHETRA(PG)		D	AMP Work	12/Nov/2024	08:00	12/Nov/2024	18:00		PLANNED	Approved	12-Nov-24	08:00	12-Nov-24	18:00	
984	RQ195058	OCC_224	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT ROORKEE(PG)		D	AMP	12/Nov/2024	07:00	12/Nov/2024	20:00		PLANNED	Approved	12-Nov-24	07:00	12-Nov-24	20:00	
985	RQ195018	OCC_224	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BHADLA_2 (PG)		D	FOR CSD FINE TUNING	11/Nov/2024	17:00	11/Nov/2024	23:00		PLANNED	Approved	11-Nov-24	17:00	11-Nov-24	23:00	May be given from 1700 Hrs
986	RQ195011	OCC_224	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BHIWADI(PG)		D	AMP works	11/Nov/2024	09:00	11/Nov/2024	18:00		PLANNED	Approved	11-Nov-24	09:00	11-Nov-24	18:00	
987	RQ195060	OCC_224	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HISSAR(PG)		C	FOR RETROFITMENT OF ISOLATOR IN ICT BAY,MAN BAY & TIE BAY IN 400KV SIDE AT HISAR SS IN ADD CAP BLOCK 19-24	11/Nov/2024	07:00	22/Nov/2024	20:00	DIA SHALL REMAIN DURING THE WORK	PLANNED	Approved	11-Nov-24	07:00	22-Nov-24	20:00	Subject to real time grid condition/one ICT shutdown at a time may be allowed
988	RQ195017	OCC_224	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA_2 (PG)		D	FOR CSD FINE TUNING	10/Nov/2024	17:00	10/Nov/2024	23:00		PLANNED	Approved	10-Nov-24	17:00	10-Nov-24	23:00	May be given from 1700 Hrs
989	RQ195048	OCC_224	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FATEHGARH_II(PG)		D	Commissioning of RTCC for ICT. For AMP works	09/Nov/2024	17:00	11/Nov/2024	23:00		PLANNED	Approved	09-Nov-24	17:00	11-Nov-24	23:00	May be given from 1700 Hrs
990	RQ194525	OCC_224	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PARBATI POOLING BANALA(PG)		D	AMP works	09/Nov/2024	10:00	09/Nov/2024	17:00	Kindly approve.	PLANNED	Approved	09-Nov-24	10:00	09-Nov-24	17:00	
991	RQ194519	OCC_224	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT WAGOORA(PG)		D	AMP works	08/Nov/2024	10:00	08/Nov/2024	17:00	Kindly approve.	PLANNED	Approved	08-Nov-24	10:00	08-Nov-24	17:00	
992	RQ194522	OCC_224	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT JALANDHAR(PG)		D	AMP works	07/Nov/2024	10:00	07/Nov/2024	17:00	Kindly approve.	PLANNED	Approved	07-Nov-24	10:00	07-Nov-24	17:00	

993	RQ194524	OCC_224	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT PARBATI POOLING BANALA(PG)		D	AMP works	07/Nov/2024	10:00	07/Nov/2024	17:00	Kindly approve.	PLANNED	Approved	07-Nov-24	10:00	07-Nov-24	17:00	
994	RQ195047	OCC_224	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FATEHGARH_II(PG)		D	Commissioning of RTCC for ICT. For AMP works	06/Nov/2024	17:00	08/Nov/2024	23:00		PLANNED	Approved	06-Nov-24	17:00	08-Nov-24	23:00	May be given from 1700 Hrs
995	RQ194526	OCC_224	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NALLAGARH(PG)		D	AMP works	06/Nov/2024	10:00	06/Nov/2024	17:00	Kindly approve.	PLANNED	Approved	06-Nov-24	10:00	06-Nov-24	17:00	
996	RQ194527	OCC_224	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT PANCHKULA(PG)		C	Overhauling of OLTC	06/Nov/2024	10:00	08/Nov/2024	17:00	Kindly approve.	PLANNED	Approved	06-Nov-24	10:00	08-Nov-24	17:00	
997	RQ194529	OCC_224	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SAMBA(PG)		D	For AMP works of ICT-2 and modification of PRV & OSR logic.	06/Nov/2024	10:00	06/Nov/2024	17:00	Kindly approve.	PLANNED	Approved	06-Nov-24	10:00	06-Nov-24	17:00	
998	RQ195000	OCC_224	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT TUGHLAKABAD(PG)		D	For AMP work	06/Nov/2024	08:00	06/Nov/2024	18:00		PLANNED	Approved	06-Nov-24	08:00	06-Nov-24	18:00	
999	RQ195007	OCC_224	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BALLABHGARH(PG)		D	FOR MECHANICAL PROTECTION CABLE REPLACEMENT	06/Nov/2024	08:00	06/Nov/2024	18:00		PLANNED	Approved	06-Nov-24	08:00	06-Nov-24	18:00	Subject to real time grid condition/ other ICTsmust remain in service during shutdown
1000	RQ194521	OCC_224	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JALANDHAR(PG)		D	AMP works	05/Nov/2024	10:00	05/Nov/2024	17:00	Kindly approve.	PLANNED	Approved	05-Nov-24	10:00	05-Nov-24	17:00	
1001	RQ194997	OCC_224	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT JAIPUR SOUTH(PG)		D	AMP OF TRANSFORMER &reactification of CoEAudit Point	05/Nov/2024	09:00	05/Nov/2024	18:00		PLANNED	Approved	05-Nov-24	09:00	05-Nov-24	18:00	
1002	RQ195006	OCC_224	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BALLABHGARH(PG)		D	For AMP work	05/Nov/2024	08:00	05/Nov/2024	18:00		PLANNED	Approved	05-Nov-24	08:00	05-Nov-24	18:00	Subject to real time grid condition/ other ICTsmust remain in service during shutdown
1003	RQ194517	OCC_224	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT FATEHABAD(PG)		D	AMP works	04/Nov/2024	10:00	04/Nov/2024	17:00	Kindly approve.	PLANNED	Approved	04-Nov-24	10:00	04-Nov-24	17:00	
1004	RQ194998	OCC_224	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MEERUT(PG)		C	For replacement of 400/220/33kV existing BHEL bushings	04/Nov/2024	09:00	14/Nov/2024	18:00		PLANNED	Approved	04-Nov-24	09:00	14-Nov-24	18:00	May be allowed subject to real time grid condition/ other ICTS must remain in service
1005	RQ195005	OCC_224	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BALLABHGARH(PG)		D	For AMP work	04/Nov/2024	08:00	04/Nov/2024	18:00		PLANNED	Approved	04-Nov-24	08:00	04-Nov-24	18:00	
1006	RQ194518	OCC_224	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT WAGOORA(PG)		D	Removal of By-Pass arrangement of 1ph Isolators and subsequent Charging of 1Ph Retrofitted isolators Under ADDCAP.	02/Nov/2024	10:00	02/Nov/2024	17:00	Under construction activity.kindly approve.	PLANNED	Approved	02-Nov-24	10:00	02-Nov-24	17:00	
1007	RQ194996	OCC_224	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT JAIPUR SOUTH(PG)		D	10 year test of ICT-01	02/Nov/2024	09:00	03/Nov/2024	18:00		PLANNED	Approved	02-Nov-24	09:00	03-Nov-24	18:00	

1008	RQ195059	OCC_224	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HISSAR(PG)		C	FOR RETROFITMENT OF ISOLATOR IN ICT BAY,MAN BAY & TIE BAY IN 400KV SIDE AT HISAR SS IN ADD CAP BLOCK 19-24	01/Nov/2024	07:00	09/Nov/2024	20:00	DIA SHALL REMAIN DURING THE WORK	PLANNED	Approved	01-Nov-24	07:00	09-Nov-24	20:00	Subject to real time grid condition/one ICT shutdown at a time may be allowed
1009	RQ194266	OCC_224	slcpcs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)	PSTCL	D	Maintenance of isolator 402 89B, 403 89A isolator and Tightning of clamps of 402 CT,403 CT & 402 CB	29/Nov/2024	09:00	29/Nov/2024	17:00		PLANNED	Approved	29-Nov-24	09:00	29-Nov-24	17:00	
1010	RQ195741	OCC_224	slcpcs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)	PSTCL	D	Maintenance of isolator 402 89B, 403 89A isolator and Tightning of clamps of 402 CT,403 CT & 402 CB	29/Nov/2024	08:00	29/Nov/2024	18:00		PLANNED	Approved	29-Nov-24	08:00	29-Nov-24	18:00	
1011	RQ194265	OCC_224	slcpcs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)	PSTCL	D	Body cleaning of Transformer body and Paint on HVWSS Pipes.	28/Nov/2024	09:00	28/Nov/2024	17:00		PLANNED	Approved	28-Nov-24	09:00	28-Nov-24	17:00	
1012	RQ195742	OCC_224	slcpcs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)	PSTCL	D	Body cleaning of Transformer body and Paint on HVWSS Pipes.	28/Nov/2024	08:00	28/Nov/2024	18:00		PLANNED	Approved	28-Nov-24	08:00	28-Nov-24	18:00	
1013	RQ194264	OCC_224	slcpcs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)	PSTCL	D	Maintenance of ICT Bushing Clamps, 220 kV Output Bus bar , 403-89L Isolator HV LA & LV LA.	27/Nov/2024	09:00	27/Nov/2024	17:00		PLANNED	Approved	27-Nov-24	09:00	27-Nov-24	17:00	
1014	RQ195756	OCC_224	slcpcs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)	PSTCL	D	Maintenance of ICT Bushing Clamps, 220 kV Output Bus bar , 403-89L Isolator HV LA & LV LA.	27/Nov/2024	08:00	27/Nov/2024	18:00		PLANNED	Approved	27-Nov-24	08:00	27-Nov-24	18:00	
1015	RQ194262	OCC_224	slcpcs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	22/Nov/2024	08:00	22/Nov/2024	18:00		PLANNED	Approved	22-Nov-24	08:00	22-Nov-24	18:00	
1016	RQ195520	OCC_224	slcpcs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	22/Nov/2024	08:00	22/Nov/2024	18:00		PLANNED	Approved	22-Nov-24	08:00	22-Nov-24	18:00	
1017	RQ194257	OCC_224	slcpcs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	18/Nov/2024	09:00	18/Nov/2024	17:00		PLANNED	Approved	18-Nov-24	09:00	18-Nov-24	17:00	

1018	RQ194254	OCC_224	slcpcs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NAKODAR(PSG)	PSTCL	D	periodically testing ,Tightning the jumper of Bushes,Cleaning Of Bushes,Cleaning and tightning the connection of Marshalling Box	14/Nov/2024	10:00	14/Nov/2024	16:00		PLANNED	Approved	14-Nov-24	10:00	14-Nov-24	16:00	
1019	RQ194255	OCC_224	slcpcs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DHURI(PS)	PSTCL	D	Maintenance of isolator 411 89B,411 CB, 411CT, 412 CT and 412 89ATightness of terminal connectors and cleaning of Marshalling boxes	14/Nov/2024	09:00	14/Nov/2024	17:00		PLANNED	Approved	14-Nov-24	09:00	14-Nov-24	17:00	
1020	RQ194252	OCC_224	slcpcs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	11/Nov/2024	08:00	11/Nov/2024	18:00		PLANNED	Approved	11-Nov-24	08:00	11-Nov-24	18:00	
1021	RQ194253	OCC_224	slcpcs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT RAJPURA(PS)	PSTCL	D	Annual maintenance/protect ion testing of bay and its related equipments.	11/Nov/2024	08:00	12/Nov/2024	18:00		PLANNED	Approved	11-Nov-24	08:00	12-Nov-24	18:00	
1022	RQ194251	OCC_224	slcpcs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT DHURI(PS)	PSTCL	D	Maintenance of ICT Bushing Clamps, 220 kV Output Bus bar , 406-89L Isolator, HV & LV LA,	08/Nov/2024	09:00	08/Nov/2024	17:00		PLANNED	Approved	08-Nov-24	09:00	08-Nov-24	17:00	
1023	RQ194250	OCC_224	slcpcs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DHURI(PS)	PSTCL	D	Protection Testing	07/Nov/2024	08:00	07/Nov/2024	18:00		PLANNED	Approved	07-Nov-24	08:00	07-Nov-24	18:00	
1024	RQ194247	OCC_224	slcpcs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	04/Nov/2024	08:00	04/Nov/2024	18:00		PLANNED	Approved	04-Nov-24	08:00	04-Nov-24	18:00	
1025	RQ195563	OCC_224	slcpcs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	04/Nov/2024	08:00	04/Nov/2024	18:00		PLANNED	Approved	04-Nov-24	08:00	04-Nov-24	18:00	
1026	RQ194249	OCC_224	slcpcs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)	PSTCL	D	Protection testing	04/Nov/2024	08:00	04/Nov/2024	18:00		PLANNED	Approved	04-Nov-24	08:00	04-Nov-24	18:00	
1027	RQ195564	OCC_224	slcpcs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)	PSTCL	D	Protection testing	04/Nov/2024	08:00	04/Nov/2024	18:00		PLANNED	Approved	04-Nov-24	08:00	04-Nov-24	18:00	
1028	RQ194246	OCC_224	slcpcs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHANANSU(PS)	PSTCL	D	Nut bolt tightning of clamp and connectors of bay 410 and cleaning of CR panel and BMK of CT ,CB related with associated bay & Cleaning of ICT, Porcelain part	03/Nov/2024	08:00	03/Nov/2024	17:00		PLANNED	Approved	03-Nov-24	08:00	03-Nov-24	17:00	

1029	RQ195558	OCC_224	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHANANSU(PS)	PSTCL	D	Nut bolt tightning of clamp and cleaning of CR panel and BMK of CT ,CB related with associated bay & Cleaning of ICT, Porcelain part	03/Nov/2024	08:00	03/Nov/2024	18:00		PLANNED	Approved	03-Nov-24	08:00	03-Nov-24	18:00	
1030	RQ194256	OCC_224	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT SULTANPUR(UP)	UPPTCL	C	For Preventive Maintenance of ICT	28/Nov/2024	10:00	28/Nov/2024	17:00		PLANNED	Approved	28-Nov-24	10:00	28-Nov-24	17:00	
1031	RQ194640	OCC_224	stuup_sd	TRANSFORMER	400/132 KV 100 MVA ICT 1 AT ANPARA(UP)	UPPTCL	C	OH of Bus isolator	28/Nov/2024	08:00	29/Nov/2024	18:00	continuous.Shut down could not availed due to shut down of transfer bus.	PLANNED	Approved	28-Nov-24	08:00	29-Nov-24	18:00	May be allowed subject to other ICT must remain in service
1032	RQ194289	OCC_224	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SULTANPUR(UP)	UPPTCL	C	For Preventive Maintenance of ICT	26/Nov/2024	10:00	26/Nov/2024	17:00		PLANNED	Approved	26-Nov-24	10:00	26-Nov-24	17:00	
1033	RQ194291	OCC_224	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SULTANPUR(UP)	UPPTCL	C	For Preventive Maintenance of ICT	26/Nov/2024	10:00	26/Nov/2024	17:00		PLANNED	Approved	26-Nov-24	10:00	26-Nov-24	17:00	
1034	RQ194508	OCC_224	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PARICHA(UPUN)	UPPTCL	D	SCADA System Upgradation work	26/Nov/2024	08:00	27/Nov/2024	18:00		PLANNED	Approved	26-Nov-24	08:00	27-Nov-24	18:00	
1035	RQ194290	OCC_224	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SULTANPUR(UP)	UPPTCL	C	For Preventive Maintenance of ICT	25/Nov/2024	10:00	25/Nov/2024	17:00		PLANNED	Approved	25-Nov-24	10:00	25-Nov-24	17:00	
1036	RQ194292	OCC_224	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SULTANPUR(UP)	UPPTCL	C	For Preventive Maintenance of ICT	25/Nov/2024	10:00	25/Nov/2024	17:00		PLANNED	Approved	25-Nov-24	10:00	25-Nov-24	17:00	
1037	RQ194509	OCC_224	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT PARICHA(UPUN)	UPPTCL	D	SCADA System Upgradation work	24/Nov/2024	08:00	25/Nov/2024	18:00		PLANNED	Approved	24-Nov-24	08:00	25-Nov-24	18:00	
1038	RQ194530	OCC_224	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 3 AT MURADNAGAR_2 (UP)	UPPTCL	D	.AT 400KV SUBSTATION MURADNAGAR-II: Planned Shutdown of 240 MVA ICT-III >X for preventive maintenance work and routine testing	19/Nov/2024	09:03	19/Nov/2024	17:13		PLANNED	Approved	19-Nov-24	09:03	19-Nov-24	17:13	
1039	RQ195250	OCC_224	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ORAI(UP)	UPPTCL	D	For routine testing and maintenance of Bus bar protection relay of 220 kV main bus 1 and 220 kV main bus 2	19/Nov/2024	09:00	20/Nov/2024	17:00		PLANNED	Approved	19-Nov-24	09:00	20-Nov-24	17:00	
1040	RQ195249	OCC_224	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ORAI(UP)	UPPTCL	D	For routine testing and maintenance of Bus bar protection relay of 220 kV main bus 1 and 220 kV main bus 2	19/Nov/2024	09:00	20/Nov/2024	17:00		PLANNED	Approved	19-Nov-24	09:00	20-Nov-24	17:00	
1041	RQ195489	OCC_224	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PANKI(UP)	UPPTCL	C	220 KV Jack Bus stringing of Twin Moose Conductor.	18/Nov/2024	10:00	24/Nov/2024	17:00		PLANNED	Approved	18-Nov-24	10:00	24-Nov-24	17:00	May be allowed subject to other ICT must remain in service/Load to be managed by UP
1042	RQ194263	OCC_224	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MATHURA(UP)	UPPTCL	C	for removing moisture from OLTC Divertor oil	18/Nov/2024	09:00	20/Nov/2024	20:00		PLANNED	Approved	18-Nov-24	09:00	20-Nov-24	20:00	May be allowed subject to other ICT must be in service & load to be managed by UP

1043	RQ194532	OCC_224	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT GR.NOIDA(UPC)	UPPTCL	C	Tan delta testing of CTs of mentioned ICT will be done during this >X shutdown period.	17/Nov/2024	10:30	17/Nov/2024	15:30		PLANNED	Approved	17-Nov-24	10:30	17-Nov-24	15:30		
1044	RQ195483	OCC_224	stuup_sd	TRANSFORMER	400/24 KV 750 MVA GT 2 AT MEJA TPS(MUN)	UPPTCL	C	MAINTAINANCE AND TESTING OF CT,ISOLATOR,RELAYS ETC.	16/Nov/2024	09:00	18/Nov/2024	18:00		PLANNED	Conditionally Approved						Shutdown may be clubbed with unit outage
1045	RQ194901	OCC_224	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT LUCKNOW(UP)	UPPTCL	D	For Upgradation of busbar protection panel work at 400 kv S/s Sarojini Nagar, Lucknow	15/Nov/2024	09:00	15/Nov/2024	18:00		PLANNED	Approved	15-Nov-24	09:00	15-Nov-24	18:00		
1046	RQ194296	OCC_224	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAREILLY(UP)	UPPTCL	C	For Breaker Overhauling and CT Connection on New 220KV Bus bar >X Protection Installation	15/Nov/2024	08:00	21/Nov/2024	17:00		PLANNED	Approved	15-Nov-24	08:00	21-Nov-24	17:00		May be allowed subject to other ICT must be in service & load to be managed by UP
1047	RQ194299	OCC_224	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAREILLY(UP)	UPPTCL	C	For Breaker Overhauling and CT Connection on New 220KV Bus bar >X Protection Installation	15/Nov/2024	08:00	21/Nov/2024	17:00		PLANNED	Rejected						Duplicate entry
1048	RQ194902	OCC_224	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT LUCKNOW(UP)	UPPTCL	D	For Upgradation of busbar protection panel work at 400 kv S/s Sarojini Nagar, Lucknow	14/Nov/2024	09:00	14/Nov/2024	18:00		PLANNED	Approved	14-Nov-24	09:00	14-Nov-24	18:00		
1049	RQ194365	OCC_224	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT REWA ROAD(UP)	UPPTCL	D	annual maintenance and testing	14/Nov/2024	08:00	16/Nov/2024	18:00	Load shall be shift on 315 mva ict 1	PLANNED	Approved	14-Nov-24	08:00	16-Nov-24	18:00		
1050	RQ194261	OCC_224	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MATHURA(UP)	UPPTCL	D	for Annual testing and Other works	13/Nov/2024	09:00	14/Nov/2024	20:00		PLANNED	Approved	13-Nov-24	09:00	14-Nov-24	20:00		
1051	RQ194259	OCC_224	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MATHURA(UP)	UPPTCL	D	for Annual testing and Other works	13/Nov/2024	09:00	14/Nov/2024	20:00		PLANNED	Approved	13-Nov-24	09:00	14-Nov-24	20:00		
1052	RQ194361	OCC_224	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ALIGARH(UP)	UPPTCL	C	For Testing of REF/Overflux protection as per request T&C Wing	13/Nov/2024	08:00	13/Nov/2024	18:00		PLANNED	Approved	13-Nov-24	08:00	13-Nov-24	18:00		
1053	RQ194531	OCC_224	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MURADNAGAR_2 (UP)	UPPTCL	D	AT 400 KV SUBSTATION MURADNAGAR-II: Shutdown for 315 MVA ICT-II for >X routine testing and opreventive maintenance work	12/Nov/2024	09:45	12/Nov/2024	17:56		PLANNED	Approved	12-Nov-24	09:45	12-Nov-24	17:56		
1054	RQ195482	OCC_224	stuup_sd	TRANSFORMER	400/24 KV 750 MVA GT 1 AT MEJA TPS(MUN)	UPPTCL	C	MAINTAINANCE AND TESTING OF CT,ISOLATOR,RELAYS ETC.	12/Nov/2024	09:00	14/Nov/2024	18:00		PLANNED	Conditionally Approved						Shutdown may be clubbed with unit outage
1055	RQ194280	OCC_224	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT AZAMGARH(UP)	UPPTCL	C	Shutdown is required for Tan Delta Testing of Bushings And Winding Of >X 500 MVA ICT I.	12/Nov/2024	09:00	13/Nov/2024	16:00		PLANNED	Approved	12-Nov-24	09:00	13-Nov-24	16:00		

1056	RQ194281	OCC_224	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT AZAMGARH(UP)	UPPTCL	C	Shutdown is required for Tan Delta Testing of Bushings And Winding Of >X 500 MVA ICT I.	12/Nov/2024	09:00	13/Nov/2024	16:00		PLANNED	Approved	12-Nov-24	09:00	13-Nov-24	16:00		
1057	RQ194360	OCC_224	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT ALIGARH(UP)	UPPTCL	C	For Testing of REF/Overflux protection as per request T&C Wing	12/Nov/2024	08:00	12/Nov/2024	18:00		PLANNED	Approved	12-Nov-24	08:00	12-Nov-24	18:00		
1058	RQ194294	OCC_224	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 2 AT SULTANPUR(UP)	UPPTCL	C	For internal inspection of T/F and Centrifuging of T/F Oil	11/Nov/2024	10:00	20/Nov/2024	17:00		PLANNED	Approved	11-Nov-24	10:00	20-Nov-24	17:00	May be allowed subject to other ICT must be in service & load to be managed by UP	
1059	RQ194295	OCC_224	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 2 AT SULTANPUR(UP)	UPPTCL	C	For internal inspection of T/F and Centrifuging of T/F Oil	11/Nov/2024	10:00	20/Nov/2024	17:00		PLANNED	Rejected						Duplicate entry
1060	RQ195488	OCC_224	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT PANKI(UP)	UPPTCL	C	220 KV Jack Bus stringing of Twin Moose Conductor.	11/Nov/2024	10:00	17/Nov/2024	17:00		PLANNED	Approved	11-Nov-24	10:00	17-Nov-24	17:00	May be allowed subject to other ICT must remain in service/Load to be managed by UP	
1061	RQ194258	OCC_224	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MATHURA(UP)	UPPTCL	D	For Annual routine testing and Other works	11/Nov/2024	09:00	12/Nov/2024	20:00		PLANNED	Approved	11-Nov-24	09:00	12-Nov-24	20:00		
1062	RQ194260	OCC_224	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MATHURA(UP)	UPPTCL	D	For Annual routine testing and Other works	11/Nov/2024	09:00	12/Nov/2024	20:00		PLANNED	Approved	11-Nov-24	09:00	12-Nov-24	20:00		
1063	RQ194364	OCC_224	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT REWA ROAD(UP)	UPPTCL	D	annual maintenance and testing	11/Nov/2024	08:00	13/Nov/2024	18:00	Load shall be shift on 315 mva ict 2	PLANNED	Approved	11-Nov-24	08:00	13-Nov-24	18:00		
1064	RQ194359	OCC_224	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT ALIGARH(UP)	UPPTCL	C	For Testing of REF/Overflux protection as per request T&C Wing	11/Nov/2024	08:00	11/Nov/2024	18:00		PLANNED	Approved	11-Nov-24	08:00	11-Nov-24	18:00		
1065	RQ194533	OCC_224	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT GR.NOIDA(UPC)	UPPTCL	C	Tan delta testing of CTs of mentioned ICT will be done during this >X shutdown period.	10/Nov/2024	10:30	10/Nov/2024	15:30		PLANNED	Approved	10-Nov-24	10:30	10-Nov-24	15:30		
1066	RQ194287	OCC_224	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT UNNAO(UP)	UPPTCL	C	The shutdown is required for retrofitting of numerical relay in place of >X non numerical relay in C(>&<)>R Panel of above I	09/Nov/2024	09:00	20/Nov/2024	17:00		PLANNED	Approved	09-Nov-24	09:00	20-Nov-24	17:00	May be allowed subject to other ICT must be in service & load to be managed by UP	
1067	RQ194288	OCC_224	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT UNNAO(UP)	UPPTCL	C	The shutdown is required for retrofitting of numerical relay in place of >X non numerical relay in C(>&<)>R Panel of above I	09/Nov/2024	09:00	20/Nov/2024	17:00		PLANNED	Rejected						Duplicate entry
1068	RQ194301	OCC_224	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BAREILLY(UP)	UPPTCL	C	For Breaker Overhauling and CT Connection on New 220KV Bus bar >X Protection Installation	08/Nov/2024	08:00	14/Nov/2024	17:00		PLANNED	Approved	08-Nov-24	08:00	14-Nov-24	17:00	May be allowed subject to other ICT must be in service & load to be managed by UP	

1069	RQ194298	OCC_224	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BAREILLY(UP)	UPPTCL	C	For Breaker Overhauling and CT Connection on New 220KV Bus bar >X Protection Installation	08/Nov/2024	08:00	14/Nov/2024	17:00		PLANNED	Rejected					Duplicate entry
1070	RQ194358	OCC_224	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT SAMBHAL_PRSTL (UP)	UPPTCL	D	AMP Work	07/Nov/2024	09:00	07/Nov/2024	17:30		PLANNED	Approved	07-Nov-24	09:00	07-Nov-24	17:30	
1071	RQ194641	OCC_224	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MUZAFFARNAGAR(UP)	UPPTCL	D	For repairing and routine maintenance of 400 kV Pantograph isolator under A bus & C bus	06/Nov/2024	10:00	06/Nov/2024	16:00		PLANNED	Approved	06-Nov-24	10:00	06-Nov-24	16:00	
1072	RQ194357	OCC_224	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT SAMBHAL_PRSTL (UP)	UPPTCL	D	AMP Work	06/Nov/2024	09:00	06/Nov/2024	17:30		PLANNED	Approved	06-Nov-24	09:00	06-Nov-24	17:30	
1073	RQ194534	OCC_224	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GR.NOIDA(UPC)	UPPTCL	C	Tandelta testing of mentioned ICT's CTs will be done during this >X shutdown period.be done during this shutdown period.	05/Nov/2024	10:30	05/Nov/2024	15:30		PLANNED	Approved	05-Nov-24	10:30	05-Nov-24	15:30	
1074	RQ194297	OCC_224	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAREILLY(UP)	UPPTCL	C	For CT connection on New 220KV Bus Bar Protection Panel <{&<} other >X Preventive Maintenance works.	05/Nov/2024	08:00	05/Nov/2024	17:00		PLANNED	Approved	05-Nov-24	08:00	05-Nov-24	17:00	May be allowed subject to other ICT must be in service & load to be managed by UP
1075	RQ194300	OCC_224	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAREILLY(UP)	UPPTCL	C	For CT connection on New 220KV Bus Bar Protection Panel <{&<} other >X Preventive Maintenance works.	05/Nov/2024	08:00	05/Nov/2024	17:00		PLANNED	Rejected					Duplicate entry
1076	RQ194642	OCC_224	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MUZAFFARNAGAR(UP)	UPPTCL	D	For repairing and routine maintenance of 400 kV Pantograph isolator under A bus & C bus	04/Nov/2024	10:00	05/Nov/2024	16:00		PLANNED	Approved	04-Nov-24	10:00	05-Nov-24	16:00	
1077	RQ194654	OCC_224	sldcuk_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT RISHIKESH(UK)	PTCUL	D	Preventive maintenance of bay /line	28/Nov/2024	10:00	28/Nov/2024	15:00		PLANNED	Approved	28-Nov-24	10:00	28-Nov-24	15:00	
1078	RQ194653	OCC_224	sldcuk_sd	TRANSFORMER	400/220 KV 240 MVA ICT 1 AT RISHIKESH(UK)	PTCUL	D	Preventive maintenance of bay /line	27/Nov/2024	10:00	27/Nov/2024	15:00		PLANNED	Approved	27-Nov-24	10:00	27-Nov-24	15:00	
1079	RQ195551	OCC_224	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BIKANER_2 (PBTSL)	PBTSL	D	Bay Extension Work	26/Nov/2024	17:00	28/Nov/2024	23:00		PLANNED	Approved	26-Nov-24	17:00	28-Nov-24	23:00	May be given from 1700 Hrs
1080	RQ195542	OCC_224	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BIKANER_2 (PBTSL)	PBTSL	D	For reolution of CCE Compliance points	07/Nov/2024	17:00	07/Nov/2024	23:00		PLANNED	Approved					May be clubbed with 1082
1081	RQ195549	OCC_224	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BIKANER_2 (PBTSL)	PBTSL	D	Bay Extension Work	06/Nov/2024	17:00	10/Nov/2024	23:00		PLANNED	Approved	06-Nov-24	17:00	10-Nov-24	23:00	May be given from 1700 Hrs

1082	RQ195550	OCC_224	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BIKANER_2 (PBTSL)	PBTSL	D	Bay Extension Work	06/Nov/2024	17:00	10/Nov/2024	23:00		PLANNED	Approved	06-Nov-24	17:00	10-Nov-24	23:00	May be given from 1700 Hrs
1083	RQ195548	OCC_224	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BIKANER_2 (PBTSL)	PBTSL	D	Bay Extension Work	01/Nov/2024	17:00	03/Nov/2024	23:00		PLANNED	Approved	01-Nov-24	17:00	03-Nov-24	23:00	May be given from 1700 Hrs
1084	RQ194691	OCC_224	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT KIRORI(HV)	HVPNL	D	Annual peridical testing	26/Nov/2024	10:00	26/Nov/2024	17:00		PLANNED	Approved	26-Nov-24	10:00	26-Nov-24	17:00	
1085	RQ195140	OCC_224	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NUHIAWALI(HV)	HVPNL	D	Annual Maintenance of transformer	22/Nov/2024	10:00	22/Nov/2024	17:00		PLANNED	Approved	22-Nov-24	10:00	22-Nov-24	17:00	
1086	RQ194886	OCC_224	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DHANODA(HV)	HVPNL	D	To carry out Annual Maintenance	21/Nov/2024	10:00	21/Nov/2024	20:00		PLANNED	Approved	21-Nov-24	10:00	21-Nov-24	20:00	
1087	RQ195139	OCC_224	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NUHIAWALI(HV)	HVPNL	D	for annual maintenance of transformer and allied equipments	21/Nov/2024	10:00	21/Nov/2024	17:00		PLANNED	Approved	21-Nov-24	10:00	21-Nov-24	17:00	
1088	RQ194689	OCC_224	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KIRORI(HV)	HVPNL	D	Annual peridical testing	18/Nov/2024	10:00	18/Nov/2024	17:00		PLANNED	Approved	18-Nov-24	10:00	18-Nov-24	17:00	
1089	RQ194887	OCC_224	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT DHANODA(HV)	HVPNL	D	To replace the BCU	18/Nov/2024	10:00	18/Nov/2024	18:00		PLANNED	Approved	18-Nov-24	10:00	18-Nov-24	18:00	
1090	RQ194690	OCC_224	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KIRORI(HV)	HVPNL	D	Annual peridical testing	13/Nov/2024	10:00	13/Nov/2024	17:00		PLANNED	Approved	13-Nov-24	10:00	13-Nov-24	17:00	
1091	RQ195122	OCC_224	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NAWADA(HV)	HVPNL	D	Annual Maintinace	08/Nov/2024	10:30	08/Nov/2024	15:30		PLANNED	Approved	08-Nov-24	10:30	08-Nov-24	15:30	
1092	RQ195216	OCC_224	slcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 6 AT BAWANA(DV)	DTL	C	Overhauling and essential works as per OEM Manual and recommendations (AS PER SCOPE OF WORK) after completion of 10 years life of SIEMENS make 315 MVA Power Transformers installed at 400 kV Substation, Bawana, DTL	25/Nov/2024	09:00	05/Dec/2024	17:00		PLANNED	Approved	25-Nov-24	09:00	05-Dec-24	17:00	May be allowed subject all other ICTs must remain in service
1093	RQ195653	OCC_224	slcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT MUNDKA(DV)	DTL	D	315 MVA ICT 3 annual LV testing and Circuit Breaker Timing and CRM testing for Bay No. 413	20/Nov/2024	10:00	20/Nov/2024	17:00	load managed on ICT-2 & 4	PLANNED	Approved	20-Nov-24	10:00	20-Nov-24	17:00	
1094	RQ194686	OCC_224	indgrid_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT PATRAN(PATR)	PATRAN	D	AMP Work	25/Nov/2024	08:00	25/Nov/2024	20:00		PLANNED	Approved	25-Nov-24	08:00	25-Nov-24	20:00	
1095	RQ195070	OCC_224	slcdcs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT CHITTORGARH(RS)	RRVPNL	C	FOR Oil Filtration work due to increase of internal gases	25/Nov/2024	08:00	29/Nov/2024	18:00		PLANNED	Approved	25-Nov-24	17:00	29-Nov-24	23:00	May be given from 1700 Hrs

1096	RQ195073	OCC_224	slcdcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA(RS)	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	21/Nov/2024	16:00	21/Nov/2024	23:00		PLANNED	Approved	21-Nov-24	17:00	21-Nov-24	23:00	May be given from 1700 Hrs
1097	RQ195072	OCC_224	slcdcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BHADLA(RS)	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	20/Nov/2024	16:00	20/Nov/2024	23:00		PLANNED	Approved	20-Nov-24	17:00	20-Nov-24	23:00	May be given from 1700 Hrs
1098	RQ195076	OCC_224	slcdcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BHADLA(RS)	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Maintenance work at 400KV GSS, Bhadla	19/Nov/2024	16:00	19/Nov/2024	23:00		PLANNED	Approved	19-Nov-24	17:00	19-Nov-24	23:00	May be given from 1700 Hrs
1099	RQ195473	OCC_224	slcdcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KALISINDH(RS)	RRVPNL	D	Relay Testing	16/Nov/2024	10:00	16/Nov/2024	16:00		PLANNED	Approved	16-Nov-24	10:00	16-Nov-24	16:00	
1100	RQ195077	OCC_224	slcdcrs_sd	TRANSFORMER	400/11 KV 80 MVA ST 1 AT KAWAI SCTPS(APR)	RRVPNL	D	Annual maintenance and testing of Bay equipments (Bay 405 & 406) and ST-1	16/Nov/2024	08:00	16/Nov/2024	18:00		PLANNED	Approved	16-Nov-24	08:00	16-Nov-24	18:00	May be given subject to real time grid conditions and no unit outage.
1101	RQ195078	OCC_224	slcdcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BABA(RS)	RRVPNL	D	Yearly maintenance and testing of equipments	13/Nov/2024	08:00	13/Nov/2024	18:00		PLANNED	Approved	13-Nov-24	08:00	13-Nov-24	18:00	
1102	RQ195067	OCC_224	slcdcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK & TESTING OF BAY EQUIPMENTS	12/Nov/2024	10:00	12/Nov/2024	17:00		PLANNED	Approved	12-Nov-24	10:00	12-Nov-24	17:00	
1103	RQ195075	OCC_224	slcdcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK & TESTING OF BAY EQUIPMENTS	11/Nov/2024	08:00	11/Nov/2024	18:00		PLANNED	Approved	11-Nov-24	08:00	11-Nov-24	18:00	
1104	RQ195069	OCC_224	slcdcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BABA(RS)	RRVPNL	D	Yearly maintenance and testing of equipments	11/Nov/2024	08:00	11/Nov/2024	18:00		PLANNED	Approved	11-Nov-24	08:00	11-Nov-24	18:00	
1105	RQ195068	OCC_224	slcdcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AJMER(RS)	RRVPNL	D	Quarterly maintenance work of associated equipments of Bay & Transformer.	08/Nov/2024	08:00	08/Nov/2024	18:00		PLANNED	Approved	08-Nov-24	08:00	08-Nov-24	18:00	
1106	RQ195071	OCC_224	slcdcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HINDAUN(RS)	RRVPNL	D	Halfyearly Maintenance and Testing of EHV Equipments	08/Nov/2024	08:00	08/Nov/2024	18:00		PLANNED	Approved	08-Nov-24	08:00	08-Nov-24	18:00	
1107	RQ195279	OCC_224	slcdcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT JAISALMER(RS)	RRVPNL	D	Half yearly Maintenance and testing of equipments	05/Nov/2024	17:00	05/Nov/2024	23:00		PLANNED	Approved	05-Nov-24	17:00	05-Nov-24	23:00	
1108	RQ195278	OCC_224	slcdcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT JAISALMER(RS)	RRVPNL	D	Half yearly Maintenance and testing of equipments	04/Nov/2024	17:00	04/Nov/2024	23:00		PLANNED	Approved	04-Nov-24	17:00	04-Nov-24	23:00	
1109	RQ194981	OCC_224	jhakri_sd	TRANSFORMER	400/22 KV 25 MVA ST 1 AT NATHPA JHAKRI(SJ)	SJVNL	C	Annual Planned Maintenance of GIS Bay & Dehydration & Testing of 400/22KV Station Transformer.	20/Nov/2024	09:00	23/Nov/2024	17:00	APM of 400/22KV 25MVA Station Transformer	PLANNED	Approved	20-Nov-24	09:00	23-Nov-24	17:00	may be allowed subject to other ST must be in service.
1110	RQ194657	OCC_224	singrauli_sd	TRANSFORMER	400/132 KV 100 MVA ICT 2 AT SINGRAULI(NT)	NTPC	C	LINE ISOLATOR REPLACEMENT	18/Nov/2024	08:00	23/Nov/2024	18:00	SHUTDOWN REQUIRED	PLANNED	Approved	18-Nov-24	08:00	23-Nov-24	18:00	May be given subject to real time grid conditions/Other ICTs to be in service

1111	RQ194655	OCC_224	singrauli_sd	TRANSFORMER	400/132 KV 100 MVA ICT 1 AT SINGRAULI(NT)		C	LINE ISOLATOR REPLACEMENT	04/Nov/2024	08:00	09/Nov/2024	18:00	SHUTDOWN IS REQUIRED	PLANNED	Approved	04-Nov-24	08:00	09-Nov-24	18:00	May be given subject to real time grid conditions/Other ICTs to be in service	
1112	RQ195211	OCC_224	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GORAKHPUR(PG)	POWER GRID	D	AMP works	14/Nov/2024	09:00	14/Nov/2024	18:00		PLANNED	Approved	14-Nov-24	09:00	14-Nov-24	18:00		
1113	RQ195758	OCC_224	bbmb_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BALLABHGARH(PG)	POWER GRID	D	Yearly maintenance of Bay Equipments	13/Nov/2024	08:00	13/Nov/2024	18:00		PLANNED	Rejected						Consent denied by Powergrid
1114	RQ195210	OCC_224	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GORAKHPUR(PG)	POWER GRID	D	AMP works	12/Nov/2024	09:00	12/Nov/2024	18:00		PLANNED	Approved	12-Nov-24	09:00	12-Nov-24	18:00		
1115	RQ194279	OCC_224	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT GORAKHPUR(PG)	POWER GRID	C	SHUT DOWN OF 315 MVA ICT-III FOR ROUTINE TESTING AND MAINTENANCE WORK.	11/Nov/2024	10:00	11/Nov/2024	18:00		PLANNED	Approved	11-Nov-24	10:00	11-Nov-24	18:00	UPPTCL intimated that s/d is required for 315 MVA ICT 3 AT GORAKHPUR(UP)	
1116	RQ194278	OCC_224	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT GORAKHPUR(PG)	POWER GRID	C	SHUT DOWN OF 315 MVA ICT 3 AT GORAKHPUR(PG) FOR ROUTINE TESTING AND MAINTENANCE WORK.	11/Nov/2024	10:00	11/Nov/2024	18:00		PLANNED	Rejected						Duplicate entry
1117	RQ195459	OCC_224	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT SHAHJAHANPUR(PG)	POWER GRID	D	AMP Work	11/Nov/2024	09:00	11/Nov/2024	18:00		PLANNED	Approved	11-Nov-24	09:00	11-Nov-24	18:00		
1118	RQ195766	OCC_224	bbmb_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT PANIPAT(BB)	POWER GRID	D	Half Yearly Mtc...	11/Nov/2024	08:00	11/Nov/2024	18:00		PLANNED	Approved	11-Nov-24	08:00	11-Nov-24	18:00		
1119	RQ195454	OCC_224	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT ALLAHABAD(PG)	POWER GRID	D	AMP Work	07/Nov/2024	09:00	07/Nov/2024	18:00		PLANNED	Approved	07-Nov-24	09:00	07-Nov-24	18:00		
1120	RQ195455	OCC_224	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ALLAHABAD(PG)	POWER GRID	D	For AMP works and LBB Retrofitment Work	06/Nov/2024	09:00	06/Nov/2024	18:00		PLANNED	Approved	06-Nov-24	09:00	06-Nov-24	18:00		
1121	RQ195759	OCC_224	bbmb_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BALLABHGARH(PG)	POWER GRID	D	Yearly maintenance of Bay Equipments	06/Nov/2024	08:00	06/Nov/2024	18:00		PLANNED	Approved						May be clubbed with 999
1122	RQ195456	OCC_224	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ALLAHABAD(PG)	POWER GRID	D	For AMP works and LBB Retrofitment Work	05/Nov/2024	09:00	05/Nov/2024	18:00		PLANNED	Approved	05-Nov-24	09:00	05-Nov-24	18:00		
1123	RQ195760	OCC_224	bbmb_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BALLABHGARH(PG)	POWER GRID	D	Yearly maintenance of Bay Equipments	04/Nov/2024	08:00	04/Nov/2024	18:00		PLANNED	Approved						May be clubbed with 1002
1124	RQ195765	OCC_224	bbmb_sd	TRANSFORMER	400/220 KV 450 MVA ICT 1 AT PANIPAT(BB)	BBMB	D	Half Yearly Mtc...	08/Nov/2024	08:00	08/Nov/2024	18:00		PLANNED	Approved	08-Nov-24	08:00	08-Nov-24	18:00		
1125	RQ194394	OCC_224	singoli_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SINGOLI BHATWARI(SINGOLI(LTUHP))-SRINAGAR(UK) (PTCUL) CKT-2	PTCUL,SINGOLI(LTUHP)	D	Testing of Line-2 Breaker, Isolator etc and Relay testing	17/Feb/2025	09:00	23/Feb/2025	18:00	Power Evacuation is routed through Ckt-1. No generation loss	PLANNED	Approved	17-Feb-25	09:00	23-Feb-25	18:00		
1126	RQ194392	OCC_224	singoli_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SINGOLI BHATWARI(SINGOLI(LTUHP))-SRINAGAR(UK) (PTCUL) CKT-1	PTCUL,SINGOLI(LTUHP)	D	Testing of Line-1 Breaker, Isolator etc and Relay testing	10/Feb/2025	08:00	16/Feb/2025	18:00	Power Evacuation is routed through Ckt-2. No generation loss	PLANNED	Approved	10-Feb-25	08:00	16-Feb-25	18:00		

1127	RQ194562	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHABAD(PG)-HUKMAWALI (HV) (HVPNL) CKT-2		D	AMP works	30/Nov/2024	09:00	30/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	30-Nov-24	09:00	30-Nov-24	18:00	
1128	RQ194789	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-SEZJAIPUR(RS) (RS) CKT-1		D	TBC Bay Scheme Cheking	28/Nov/2024	09:00	30/Nov/2024	17:00	TBC Bay Scheme Cheking	PLANNED	Approved	28-Nov-24	09:00	30-Nov-24	17:00	
1129	RQ194594	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-KISHAN(CHD) (CHD) CKT-2		D	Line equipments AMP works.	27/Nov/2024	10:00	27/Nov/2024	16:00	Kindly approve.	PLANNED	Approved	27-Nov-24	10:00	27-Nov-24	16:00	
1130	RQ194568	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-ZIANKOTE(JK) (PDD JK) CKT-1		D	Line equipments AMP work.	27/Nov/2024	10:00	27/Nov/2024	14:00	Kindly approve.	PLANNED	Approved	27-Nov-24	10:00	27-Nov-24	14:00	
1131	RQ194803	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2		D	For attending 5/D nature defects	26/Nov/2024	08:00	26/Nov/2024	18:00	Non Auto of 220 KV Anta-Bhilwara CK1	PLANNED	Approved	26-Nov-24	08:00	26-Nov-24	18:00	
1132	RQ194791	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-VATIKA(RS) (RS) CKT-2		D	TBC Bay Scheme Cheking	25/Nov/2024	09:00	27/Nov/2024	17:00	TBC Bay Scheme Cheking	PLANNED	Approved	25-Nov-24	09:00	27-Nov-24	17:00	
1133	RQ194802	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1		D	For attending 5/D nature defects	25/Nov/2024	08:00	25/Nov/2024	18:00	Non Auto of 220 KV Anta-Bhilwara CK2	PLANNED	Approved	25-Nov-24	08:00	25-Nov-24	18:00	
1134	RQ194790	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-VATIKA(RS) (RS) CKT-1		D	TBC Bay Scheme Cheking	23/Nov/2024	09:00	24/Nov/2024	17:00	TBC Bay Scheme Cheking	PLANNED	Approved	23-Nov-24	09:00	24-Nov-24	17:00	
1135	RQ194567	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-PAMPPORE(PDD) (PG) CKT-2		D	Line equipments AMP work.	22/Nov/2024	10:00	22/Nov/2024	13:00	Kindly approve.	PLANNED	Approved	22-Nov-24	10:00	22-Nov-24	13:00	
1136	RQ194841	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MEERUT(PG)-MODIPURAM(UP) (PG) CKT-2		D	For Line equipment AMP work	22/Nov/2024	09:00	22/Nov/2024	18:00	For General maintenace work and insulators cleaning works	PLANNED	Approved	22-Nov-24	09:00	22-Nov-24	18:00	
1137	RQ194561	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHABAD(PG)-HUKMAWALI (HV) (HVPNL) CKT-1		D	AMP works	22/Nov/2024	08:00	22/Nov/2024	17:00	Kindly approve.	PLANNED	Approved	22-Nov-24	08:00	22-Nov-24	17:00	
1138	RQ194787	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-CHAKSU(RS) (RS) CKT-1		D	TBC Bay Scheme Cheking	21/Nov/2024	09:00	22/Nov/2024	17:00	TBC Bay Scheme Cheking	PLANNED	Approved	21-Nov-24	09:00	22-Nov-24	17:00	
1139	RQ194615	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-HAMIRPUR(HP) (PG) CKT-1		D	AR Non-Auto mode required for safety purpose.	21/Nov/2024	09:00	21/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	21-Nov-24	09:00	21-Nov-24	18:00	
1140	RQ195295	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PS) (PG) CKT-2		D	Shutdown required under ADD CAP works for rectification of defects of the line.	21/Nov/2024	09:00	21/Nov/2024	18:00	Under construction head. Kindly approve.	PLANNED	Approved	21-Nov-24	09:00	21-Nov-24	18:00	
1141	RQ194614	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-HAMIRPUR(HP) (PG) CKT-2		D	Shut down is required for Line AMP works .	21/Nov/2024	09:00	21/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	21-Nov-24	09:00	21-Nov-24	18:00	

1142	RQ195294	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PS) (PG) CKT-1		D	Shutdown required under ADD CAP works for rectification of defects of the line.	20/Nov/2024	09:00	20/Nov/2024	18:00	Under construction head. Kindly approve.	PLANNED	Approved	20-Nov-24	09:00	20-Nov-24	18:00		
1143	RQ194621	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHOWADHI (JK)-GLADNI(PDD) (PDD JK) CKT-1		D	For AMP of Line Equipments at PDD Gladni end.	20/Nov/2024	09:00	20/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	20-Nov-24	09:00	20-Nov-24	18:00	Subject to JK consent	
1144	RQ194696	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-MODIPURAM_2 (UP) (UP) CKT-1		C	Rectification of P.D defect in 220kV Main Bus-1	19/Nov/2024	10:00	22/Nov/2024	20:00	Along with 220kV Main Bus-1	PLANNED	Rejected						UPS LDC denied consent. Powergrid, UPPTCL and UPS LDC to have a bilateral meeting have explore
1145	RQ194695	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-BAGHPAT(UP) (UP) CKT-2		C	Rectification of P.D defect in 220kV Main Bus-1	19/Nov/2024	10:00	22/Nov/2024	20:00	Along with 220kV Main Bus-1	PLANNED	Rejected						UPS LDC denied consent. Powergrid, UPPTCL and UPS LDC to have a bilateral meeting have explore alternate power
1146	RQ194694	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-BAGHPAT(UP) (UP) CKT-1		C	Rectification of P.D defect in 220kV Main Bus-1	19/Nov/2024	10:00	22/Nov/2024	20:00	Along with 220kV Main Bus-1	PLANNED	Rejected						UPS LDC denied consent. Powergrid, UPPTCL and UPS LDC to have a bilateral meeting have explore alternate power
1147	RQ194613	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-HAMIRPUR(HP) (PG) CKT-2		D	AR Non-Auto mode required for safety purpose.	19/Nov/2024	09:00	19/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	19-Nov-24	09:00	19-Nov-24	18:00		
1148	RQ194612	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-HAMIRPUR(HP) (PG) CKT-1		D	Shut down is required for Line AMP works .	19/Nov/2024	09:00	19/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	19-Nov-24	09:00	19-Nov-24	18:00		
1149	RQ195335	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-BARN(JK) (PDD JK) CKT-2		D	For AMP of Line Equipments	18/Nov/2024	10:00	18/Nov/2024	14:00	Kindly approve.	PLANNED	Approved	18-Nov-24	10:00	18-Nov-24	14:00		
1150	RQ194605	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AMRITSAR(PG)-VERPAL(PS) (PSTCL) CKT-2		D	Line equipments AMP works.	18/Nov/2024	10:00	18/Nov/2024	15:00	Kindly approve.	PLANNED	Approved	18-Nov-24	10:00	18-Nov-24	15:00		
1151	RQ194788	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-GONER(RS) (RS) CKT-1		D	TBC Bay Scheme Cheking	18/Nov/2024	09:00	20/Nov/2024	17:00	TBC Bay Scheme Cheking	PLANNED	Approved	18-Nov-24	09:00	20-Nov-24	17:00		
1152	RQ194620	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-2		D	For AMP of Line Equipments at PDD Gladni end.	18/Nov/2024	09:00	18/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	18-Nov-24	09:00	18-Nov-24	18:00	Subject to JK. NHPC gave consent	
1153	RQ195334	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-UDHAMPUR(PDD) (PG) CKT-1		D	For AMP of Line Equipments	16/Nov/2024	10:00	16/Nov/2024	14:00	Kindly approve.	PLANNED	Approved	16-Nov-24	10:00	16-Nov-24	14:00		
1154	RQ194604	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AMRITSAR(PG)-VERPAL(PS) (PSTCL) CKT-1		D	Line equipments AMP works.	16/Nov/2024	10:00	16/Nov/2024	15:00	Kindly approve.	PLANNED	Approved	16-Nov-24	10:00	16-Nov-24	15:00		
1155	RQ194735	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-MAU(HV) (HVPNL) CKT-1		C	FOR NCRTC DIVERSION WORK	16/Nov/2024	09:00	25/Nov/2024	18:30	OWNER - HVPNL Both lines and should be shutdown simultaneously	PLANNED	Rejected						Haryana denied consent

1156	RQ194734	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-HSIIDC BAWAL(HV) (HVPNL) CKT-1		C	FOR NCRTC DIVERSION WORK	16/Nov/2024	09:00	25/Nov/2024	18:30	OWNER - HVPNL Both lines and should be shutdown simultaneously	PLANNED	Rejected						Haryana denied consent
1157	RQ194786	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DUNI(RS)-JAIPUR SOUTH(PG) (RS) CKT-1		D	TBC Bay Scheme Cheking	15/Nov/2024	09:00	17/Nov/2024	17:00	TBC Bay Scheme Cheking	PLANNED	Approved	15-Nov-24	09:00	17-Nov-24	17:00		
1158	RQ194586	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DASUYA(PG)-JALANDHAR(PG) (PG) CKT-2		D	LINE EQUIPMENT AMP WORK AND TLM WORK.	15/Nov/2024	09:00	15/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	15-Nov-24	09:00	15-Nov-24	18:00		
1159	RQ194587	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DASUYA(PG)-JALANDHAR(PG) (PG) CKT-1		D	NON-AUTO MODE DURING AMP OF JAL-DASUYA CKT-2 FOR TLM WORKS	15/Nov/2024	09:00	15/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	15-Nov-24	09:00	15-Nov-24	18:00		
1160	RQ194868	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-DHULKOTE (BB) CKT-2		D	For OPGW rectification/replace ment works on high losses spans	15/Nov/2024	08:00	22/Nov/2024	18:00	Non-Auto required for OPGW rectification works	PLANNED	Approved	15-Nov-24	08:00	22-Nov-24	18:00		
1161	RQ194867	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-DHULKOTE (BB) CKT-1		D	For OPGW rectification/replace ment works on high losses spans	15/Nov/2024	08:00	22/Nov/2024	18:00	Non-Auto required for OPGW rectification works	PLANNED	Approved	15-Nov-24	08:00	22-Nov-24	18:00		
1162	RQ195333	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALA(NH) (PG) CKT-1		D	For AMP of Line Equipments	14/Nov/2024	10:00	14/Nov/2024	14:00	Kindly approve.	PLANNED	Approved	14-Nov-24	10:00	14-Nov-24	14:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NHPC consent	
1163	RQ194603	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AMRITSAR(PG)-NARAINGARH(PG) (PSTCL) CKT-1		D	Line equipments AMP works.	14/Nov/2024	10:00	14/Nov/2024	15:00	Kindly approve.	PLANNED	Approved	14-Nov-24	10:00	14-Nov-24	15:00		
1164	RQ194701	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FARIDABAD SEC-58 (HV)-FARIDABAD(NT) (PG) CKT-2		D	For attending shutdown nature defects	14/Nov/2024	09:00	14/Nov/2024	18:00	FGPP-Samaypur ckt 1 Non Auto mode during S/D of ckt2	PLANNED	Approved	14-Nov-24	09:00	14-Nov-24	18:00		
1165	RQ194611	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-NEHRIAN(HP) (PG) CKT-1		D	AR Non-Auto mode required for safety purpose.	14/Nov/2024	09:00	14/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	14-Nov-24	09:00	14-Nov-24	18:00		
1166	RQ194610	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-NEHRIAN(HP) (PG) CKT-2		D	Shut down is required for Line AMP works .	14/Nov/2024	09:00	14/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	14-Nov-24	09:00	14-Nov-24	18:00		
1167	RQ194619	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALA(NH)-JAMMU(PDD) (PG) CKT-1		D	For AMP of Line Equipments at PDD Gladni end.	14/Nov/2024	09:00	14/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	14-Nov-24	09:00	14-Nov-24	18:00	Subject to JK. NHPC gave consent	
1168	RQ195332	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALA(NH) (PG) CKT-3		D	For AMP of Line Equipments	13/Nov/2024	10:00	13/Nov/2024	14:00	Kindly approve.	PLANNED	Approved	13-Nov-24	10:00	13-Nov-24	14:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NHPC consent	

1169	RQ195327	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(PS) (PSTCL) CKT-3		D	For Bus Bar Relay testing of 220 kV bus-2 after modification on 13.10.2024	13/Nov/2024	08:00	13/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	13-Nov-24	08:00	13-Nov-24	18:00		
1170	RQ194702	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FARIDABAD(NT)-SAMAYPUR(BB) (PG) CKT-1		D	For attending shutdown nature defects	12/Nov/2024	09:00	12/Nov/2024	18:00	FGPP-SEC 58 ckt 2 & SEC 58 to Samaypur ckt 2 Non Auto mode during S/D of Ckt 1	PLANNED	Approved	12-Nov-24	09:00	12-Nov-24	18:00		
1171	RQ194609	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-NEHRIAN(HP) (PG) CKT-2		D	AR Non-Auto mode required for safety purpose.	12/Nov/2024	09:00	12/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	12-Nov-24	09:00	12-Nov-24	18:00		
1172	RQ194618	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-BISHNAH(JK) (PDD JK) CKT-1		D	For AMP of Line Equipments	12/Nov/2024	09:00	12/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	12-Nov-24	09:00	12-Nov-24	18:00		
1173	RQ194608	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-NEHRIAN(HP) (PG) CKT-1		D	Shut down is required for Line AMP works .	12/Nov/2024	09:00	12/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	12-Nov-24	09:00	12-Nov-24	18:00		
1174	RQ195326	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(PS) (PSTCL) CKT-1		D	For Bus Bar Relay testing of 220 kV Bus-1 after modification on 11.10.2024	11/Nov/2024	08:00	11/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	11-Nov-24	08:00	11-Nov-24	18:00		
1175	RQ195314	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1		D	Shutdown for reinstallation of Aviation Globules after OPGW works under ULDC Scheme.	10/Nov/2024	07:00	25/Nov/2024	18:00	Under construction head. Kindly approve.	PLANNED	Rejected						HPSEB denied consent asked Powergrid to plan the s/d after 15th Feb
1176	RQ195313	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1		D	Shutdown for reinstallation of Aviation Globules after OPGW works under ULDC Scheme.	10/Nov/2024	07:00	25/Nov/2024	18:00	Under construction head. Kindly approve.	PLANNED	Rejected						HPSEB denied consent asked Powergrid to plan the s/d after 15th Feb
1177	RQ194593	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-KISHAN(CHD) (CHD) CKT-1		D	Line equipments AMP works.	08/Nov/2024	10:00	08/Nov/2024	16:00	Kindly approve.	PLANNED	Approved	08-Nov-24	10:00	08-Nov-24	16:00		
1178	RQ194617	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-CHOWADHI (JK) (PDD JK) CKT-1		D	For AMP of Line Equipments	08/Nov/2024	09:00	08/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	08-Nov-24	09:00	08-Nov-24	18:00		
1179	RQ195325	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAHADURGARH(PS)-PATIALA(PG) (PSTCL) CKT-2		D	S/D Required for line equipments AMP work and Bay AMP work	07/Nov/2024	09:30	07/Nov/2024	16:00	Kindly approve.	PLANNED	Approved	07-Nov-24	09:30	07-Nov-24	16:00		
1180	RQ194747	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-2		D	Shutdown nature defects rectification and Line bay AMP	07/Nov/2024	08:00	07/Nov/2024	18:00	Non-Auto of 220 KV RAPS_B(NP)-CHITTORGARH (RS) (PG) CKT-1	PLANNED	Approved	07-Nov-24	08:00	07-Nov-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NPCIL consent	

1181	RQ194771	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANESAR(PG)-PANCHGAON (HV) (HVPNL) CKT-1		D	AMP WORK AT GIS MANESAR SS	06/Nov/2024	10:00	06/Nov/2024	17:00	AMP WORK AT GIS MANESAR SS	PLANNED	Approved	06-Nov-24	10:00	06-Nov-24	17:00	
1182	RQ195324	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAHADURGARH(PG)-PATIALA(PG) (PSTCL) CKT-1		D	S/D Required for line equipments AMP work and Bay AMP work	06/Nov/2024	09:30	06/Nov/2024	16:00	Kindly approve.	PLANNED	Approved	06-Nov-24	09:30	06-Nov-24	16:00	
1183	RQ194804	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHILWARA(RS)-KANKROLI(PG) (RS) CKT-1		D	Amp of Line Bay	06/Nov/2024	09:00	06/Nov/2024	18:00		PLANNED	Approved	06-Nov-24	09:00	06-Nov-24	18:00	
1184	RQ194746	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1		D	Shutdown nature defects rectification and Line bay AMP	06/Nov/2024	08:00	06/Nov/2024	18:00	Non-Auto of 220 KV RAPS_B(NP)-CHITTORGARH (RS) (PG) CKT-2	PLANNED	Approved	06-Nov-24	08:00	06-Nov-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NPCIL consent
1185	RQ195323	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PATIALA(PG)-ABLOWAL(PG) (PSTCL) CKT-2		D	S/D Required for line equipments AMP work and Bay AMP work	05/Nov/2024	09:30	05/Nov/2024	16:00	Kindly approve.	PLANNED	Approved	05-Nov-24	09:30	05-Nov-24	16:00	
1186	RQ194806	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANKROLI(PG)-KANKROLI(RS) (RS) CKT-2		D	Amp of Line Bay	05/Nov/2024	09:00	05/Nov/2024	18:00		PLANNED	Approved	05-Nov-24	09:00	05-Nov-24	18:00	
1187	RQ194602	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HIRANAGAR(PDD)-SARNA(PG) (PG) CKT-1		D	Line equipments AMP works.	04/Nov/2024	10:00	04/Nov/2024	12:30	Kindly approve.	PLANNED	Approved	04-Nov-24	10:00	04-Nov-24	12:30	
1188	RQ194805	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANKROLI(PG)-KANKROLI(RS) (RS) CKT-1		D	Amp of Line Bay	04/Nov/2024	09:00	04/Nov/2024	18:00		PLANNED	Approved	04-Nov-24	09:00	04-Nov-24	18:00	
1189	RQ194748	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1		D	Shutdown nature defects rectification and Line bay AMP	04/Nov/2024	08:00	04/Nov/2024	18:00	For Shutdown nature Defects rectification work	PLANNED	Approved	04-Nov-24	08:00	04-Nov-24	18:00	
1190	RQ194580	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JESSORE(HP)-PONG(BB) (PG) CKT-1		D	Repalcement of Control & Relay Panel under Add Cap_Petition No. 712/TT/2020 at Pong end.	03/Nov/2024	10:00	07/Nov/2024	18:00	Under construction head. Kindly approve.	PLANNED	Approved	03-Nov-24	10:00	07-Nov-24	18:00	
1191	RQ194588	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAMERA_3(INH)-CHAMBA(PG) (PG) CKT-1		D	For AMP work and Relay teting	02/Nov/2024	09:00	02/Nov/2024	17:00	Kindly approve.	PLANNED	Approved	02-Nov-24	09:00	02-Nov-24	17:00	May be given subject to NHPC consent as only evacuating path
1192	RQ194759	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-2		D	For erection work of bay extension of 400kv/220kV ICT 11 Dia at Fatehgarh 2 RS INFRA	01/Nov/2024	15:00	11/Nov/2024	23:59		PLANNED	Approved	01-Nov-24	19:00	11-Nov-24	23:59	May be given from 1900 Hrs
1193	RQ194756	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJ2L PSS HB_FGRAH_PG (AHEJ2L) (AHEJ2L) CKT-1		D	For erection work of bay extension of 400kv/220kV ICT 11 Dia at Fatehgarh 2 RS INFRA	01/Nov/2024	15:00	11/Nov/2024	23:59		PLANNED	Approved	01-Nov-24	19:00	11-Nov-24	23:59	May be given from 1900 Hrs

1194	RQ194758	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-1		D	For erection work of bay extension of 400kv/220kV ICT 11 Dia at Fatehgarh 2 RS INFRA	01/Nov/2024	15:00	11/Nov/2024	23:59		PLANNED	Approved	01-Nov-24	19:00	11-Nov-24	23:59	May be given from 1900 Hrs
1195	RQ194757	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJ3L PSS HB_FGRAH_PG (AHEJ3L) (AHEJ3L) CKT-1		D	For erection work of bay extension of 400kv/220kV ICT 11 Dia at Fatehgarh 2 RS INFRA	01/Nov/2024	15:00	11/Nov/2024	23:59		PLANNED	Approved	01-Nov-24	19:00	11-Nov-24	23:59	May be given from 1900 Hrs
1196	RQ194761	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SOLARURJA SL_FGARH_PG (RSUPL)-FATEHGARH_II(PG) (RENEW SOLAR URJA (RSUPL)) CKT-1		D	For erection work of bay extension of 400kv/220kV ICT 11 Dia at Fatehgarh 2 RS INFRA	01/Nov/2024	15:00	11/Nov/2024	23:59		PLANNED	Approved	01-Nov-24	19:00	11-Nov-24	23:59	May be given from 1900 Hrs
1197	RQ194760	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-EDEN SL_FGRAH_PG (ERCPL) (EDEN (ERCPL)) CKT-1		D	For erection work of bay extension of 400kv/220kV ICT 11 Dia at Fatehgarh 2 RS INFRA	01/Nov/2024	15:00	11/Nov/2024	23:59		PLANNED	Approved	01-Nov-24	19:00	11-Nov-24	23:59	May be given from 1900 Hrs
1198	RQ194579	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAIRASIUL(NH)-PONG(BB) (PG) CKT-1		D	Repalcement of Control & Relay Panel under Add Cap_Petition No. 712/TT/2020 at Pong end.	01/Nov/2024	10:00	05/Nov/2024	18:00	Under construction head. Kindly approve.	PLANNED	Approved	02-Nov-24	10:00	06-Nov-24	18:00	May be allowed subject to NHPC/BBMB consent
1199	RQ194601	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PS)-DASUYA(PS) (PG) CKT-2		D	Line equipments AMP works.	01/Nov/2024	10:00	01/Nov/2024	12:30	Kindly approve.	PLANNED	Approved	01-Nov-24	10:00	01-Nov-24	12:30	
1200	RQ194823	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_C(NP)-ANTA(NT) (PG) CKT-1		C	NHAI DIVERSION WORK	01/Nov/2024	08:00	10/Nov/2024	18:00	Timely requirement of S/D subject to readiness provided by the excecuting agency	PLANNED	Rejected					Powergrid intimated that they have not received confirmation regarding site readiness from NHAI
1201	RQ194822	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2		C	NHAI DIVERSION WORK	01/Nov/2024	08:00	10/Nov/2024	18:00	Timely requirement of S/D subject to readiness provided by the excecuting agency	PLANNED	Rejected					Powergrid intimated that they have not received confirmation regarding site readiness from NHAI

1202	RQ194821	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1		C	NHAI DIVERSION WORK	01/Nov/2024	08:00	10/Nov/2024	18:00	Timely requirement of S/D subject to readiness provided by the executing agency	PLANNED	Rejected						Powergrid intimated that they have not received confirmation regarding site readiness from NHAI
1203	RQ194589	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAIKASUL(NH)-JESSORE(HP) (PG) CKT-1		D	Rectification of broken strand of OPGW between span 78-79.	01/Nov/2024	08:00	01/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	01-Nov-24	08:00	01-Nov-24	18:00	May be allowed subject to NHPC/HP consent	
1204	RQ195329	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MEHAL-KALAN(PS) (PSTCL) CKT-2		D	Line Bay AMP and attending hotspot on Line Bay of 220 kv Mahalkalan-2	01/Nov/2024	08:00	01/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	01-Nov-24	08:00	01-Nov-24	18:00		
1205	RQ195752	OCC_224	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-DORAHA(PS) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening between T.N- 20 TO 40	29/Nov/2024	08:00	29/Nov/2024	18:00		PLANNED	Approved	29-Nov-24	08:00	29-Nov-24	18:00		
1206	RQ194485	OCC_224	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-DORAHA(PS) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening between T.N- 20 TO 40	29/Nov/2024	08:00	29/Nov/2024	18:00		PLANNED	Approved	29-Nov-24	08:00	29-Nov-24	18:00		
1207	RQ195721	OCC_224	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BARNALA(BB)-LEHRAMOHABBA T(PS) (PSTCL) CKT-1	PSTCL	D	Maintenance of Transmission Line	28/Nov/2024	08:00	28/Nov/2024	18:00		PLANNED	Approved	28-Nov-24	08:00	28-Nov-24	18:00		
1208	RQ194481	OCC_224	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-DORAHA(PS) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening between T.N- 1 to 20	27/Nov/2024	08:00	27/Nov/2024	18:00		PLANNED	Approved	27-Nov-24	08:00	27-Nov-24	18:00		
1209	RQ194482	OCC_224	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-2	PSTCL	D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no160 to 166	27/Nov/2024	08:00	27/Nov/2024	18:00		PLANNED	Approved	27-Nov-24	08:00	27-Nov-24	18:00		
1210	RQ194454	OCC_224	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(PS) (PSTCL) CKT-2	PSTCL	D	Tree cutting and Jumper tightening between T.N- 242 TO 250	18/Nov/2024	08:00	18/Nov/2024	18:00		PLANNED	Approved	18-Nov-24	08:00	18-Nov-24	18:00		
1211	RQ194457	OCC_224	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-1	PSTCL	D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no160 to 166	18/Nov/2024	08:00	18/Nov/2024	18:00	TL ropar	PLANNED	Approved	18-Nov-24	08:00	18-Nov-24	18:00		
1212	RQ195624	OCC_224	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-1	PSTCL	C	Replacement of 220 kV single Bus Bar with twin 0.5 Sq. Inch ACSR Morkulla Conductor bus bar at 220 kV Switchyard.	15/Nov/2024	08:00	21/Nov/2024	18:00		PLANNED	Approved	15-Nov-24	08:00	21-Nov-24	18:00	may be allowed subject to no generation evacuation issue/ Punjab consent	
1213	RQ194439	OCC_224	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(PS) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening between T.N- 242 TO 250	13/Nov/2024	08:00	13/Nov/2024	18:00		PLANNED	Approved	13-Nov-24	08:00	13-Nov-24	18:00		

1214	RQ194435	OCC_224	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-2	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	12/Nov/2024	08:00	12/Nov/2024	18:00		PLANNED	Approved					May be clubbed with 1217
1215	RQ194432	OCC_224	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAGRAON(PS)-LUDHIANA(PG) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening between T.N- 20 TO 40	11/Nov/2024	08:00	11/Nov/2024	18:00		PLANNED	Approved	11-Nov-24	08:00	11-Nov-24	18:00	
1216	RQ194425	OCC_224	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	08/Nov/2024	08:00	08/Nov/2024	18:00		PLANNED	Approved					May be clubbed with 1212
1217	RQ195625	OCC_224	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-2	PSTCL	C	Replacement of 220 kV single Bus Bar with twin 0.5 Sq. Inch ACSR Morkulla Conductor bus bar at 220 kV Switchyard.	07/Nov/2024	08:00	13/Nov/2024	18:00		PLANNED	Approved	07-Nov-24	08:00	13-Nov-24	18:00	may be allowed subject to no generation evacuation issue/ Punjab consent
1218	RQ195610	OCC_224	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BARNALA(BB)-LEHRAMOHABBA T(PS) (PSTCL) CKT-1	PSTCL	D	Mtc. of Line	06/Nov/2024	08:00	07/Nov/2024	18:00		PLANNED	Approved	06-Nov-24	08:00	07-Nov-24	18:00	
1219	RQ194416	OCC_224	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(PS) (PSTCL) CKT-3	PSTCL	D	Jumper Tightening of Tower No. 01 to 03.	04/Nov/2024	09:00	04/Nov/2024	17:00		PLANNED	Approved	04-Nov-24	09:00	04-Nov-24	17:00	
1220	RQ195578	OCC_224	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(PS) (PSTCL) CKT-3	PSTCL	D	Jumper Tightening of Tower No. 01 to 03.	04/Nov/2024	08:00	04/Nov/2024	18:00		PLANNED	Approved	04-Nov-24	08:00	04-Nov-24	18:00	
1221	RQ195715	OCC_224	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DELHI RR(BB)-NARELA(DV) (BBMB) CKT-2	BBMB	D	Half Yearly Mtc...	27/Nov/2024	08:00	27/Nov/2024	18:00		PLANNED	Approved	27-Nov-24	08:00	27-Nov-24	18:00	
1222	RQ195667	OCC_224	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-2	BBMB	D	Half yearly Mtc.	26/Nov/2024	08:00	26/Nov/2024	18:00		PLANNED	Approved	26-Nov-24	08:00	26-Nov-24	18:00	
1223	RQ195720	OCC_224	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHATINDA (PS)-LEHRAMOHABBA T(PS) (BBMB) CKT-1	BBMB	D	Maintenance of Transmission Line	26/Nov/2024	08:00	27/Nov/2024	18:00		PLANNED	Approved	26-Nov-24	08:00	27-Nov-24	18:00	
1224	RQ195628	OCC_224	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-JAMALPUR (BB) CKT-1	BBMB	C	Replacement of 220 kV single Bus Bar with twin 0.5 Sq. Inch ACSR Morkulla Conductor bus bar at 220 kV Switchyard & Pre-winter Half Yearly mtc of transmission line	23/Nov/2024	08:00	29/Nov/2024	18:00		PLANNED	Approved	23-Nov-24	08:00	29-Nov-24	18:00	may be allowed subject to no generation evacuation issue
1225	RQ195722	OCC_224	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-CHIRAWA(RS) (BB) CKT-1	BBMB	D	Annual mtc.	22/Nov/2024	08:00	22/Nov/2024	18:00		PLANNED	Approved	22-Nov-24	08:00	22-Nov-24	18:00	
1226	RQ195690	OCC_224	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-3	BBMB	D	Pre Foggy Mtc. of line	22/Nov/2024	08:00	22/Nov/2024	18:00		PLANNED	Approved	22-Nov-24	08:00	22-Nov-24	18:00	

1227	RQ195569	OCC_224	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-DHULKOTE (BB) CKT-2	BBMB	D	Yearly Maintenance	21/Nov/2024	08:00	22/Nov/2024	18:00		PLANNED	Approved	21-Nov-24	08:00	22-Nov-24	18:00	
1228	RQ195239	OCC_224	slcsrc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2	BBMB	D	For Line patroing & Tree trimming	21/Nov/2024	08:00	21/Nov/2024	18:00		PLANNED	Approved					May be clubbed with 1260
1229	RQ194466	OCC_224	slcsrc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-1	BBMB	D	Patrolling of line alongwith Tree trimming and Jumper tightening	21/Nov/2024	08:00	21/Nov/2024	18:00		PLANNED	Approved	21-Nov-24	08:00	21-Nov-24	18:00	
1230	RQ194468	OCC_224	slcsrc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-2	BBMB	D	Tree cutting and Jumper tightening between T.N- 70 TO 90	21/Nov/2024	08:00	21/Nov/2024	18:00		PLANNED	Approved	21-Nov-24	08:00	21-Nov-24	18:00	Subject to real time grid condition/ Subject to BBMB consent
1231	RQ195689	OCC_224	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-2	BBMB	D	Pre foggy mtc. Of line	20/Nov/2024	08:00	20/Nov/2024	18:00		PLANNED	Approved	20-Nov-24	08:00	20-Nov-24	18:00	
1232	RQ195714	OCC_224	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DELHI RR(BB)-NARELA(DV) (BBMB) CKT-1	BBMB	D	Half Yearly Mtc..	20/Nov/2024	08:00	20/Nov/2024	18:00		PLANNED	Approved	20-Nov-24	08:00	20-Nov-24	18:00	
1233	RQ195688	OCC_224	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-CHARKHI DADRI (BB) CKT-1	BBMB	D	Pre foggy mtc. Of line	19/Nov/2024	08:00	19/Nov/2024	18:00		PLANNED	Approved	19-Nov-24	08:00	19-Nov-24	18:00	
1234	RQ195581	OCC_224	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR-SANGRUR (BB) CKT-2	BBMB	D	Pre Foggy Mtc. of line	19/Nov/2024	08:00	21/Nov/2024	18:00		PLANNED	Approved	19-Nov-24	08:00	21-Nov-24	18:00	
1235	RQ195238	OCC_224	slcsrc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1	BBMB	D	For Line patroing & Tree trimming	19/Nov/2024	08:00	19/Nov/2024	18:00		PLANNED	Approved					May be clubbed with 1269
1236	RQ194462	OCC_224	slcsrc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-1	BBMB	D	Tree cutting and Jumper tightening between T.N- 58 TO 70	19/Nov/2024	08:00	19/Nov/2024	18:00		PLANNED	Approved	19-Nov-24	08:00	19-Nov-24	18:00	Subject to real time grid condition/ Subject to BBMB consent
1237	RQ195568	OCC_224	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-DHULKOTE (BB) CKT-1	BBMB	D	Yearly Maintenance	18/Nov/2024	08:00	19/Nov/2024	18:00		PLANNED	Approved	18-Nov-24	08:00	19-Nov-24	18:00	
1238	RQ195666	OCC_224	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-1	BBMB	D	Half yearlyly Mtc.	17/Nov/2024	08:00	17/Nov/2024	18:00		PLANNED	Approved	17-Nov-24	08:00	17-Nov-24	18:00	
1239	RQ194447	OCC_224	slcsrc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-BHARI(PS) (BB) CKT-1	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 191/1 to 191/13.	16/Nov/2024	08:00	16/Nov/2024	18:00		PLANNED	Approved	16-Nov-24	08:00	16-Nov-24	18:00	Subject to real time grid condition/ Subject to BBMB consent
1240	RQ195705	OCC_224	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAGADHARI-KURUKSHETRA (BB) CKT-1	BBMB	D	Pre foggy Mtc of line	16/Nov/2024	08:00	17/Nov/2024	18:00		PLANNED	Approved	16-Nov-24	08:00	17-Nov-24	18:00	
1241	RQ195629	OCC_224	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-JAMALPUR (BB) CKT-2	BBMB	C	Replacement of 220 kV single Bus Bar with twin 0.5 Sq. Inch ACSR Morkulla Conductor bus bar at 220 kV Switchyard & Pre-winter Half Yearly mtc of transmission line	15/Nov/2024	08:00	21/Nov/2024	18:00		PLANNED	Approved	15-Nov-24	08:00	21-Nov-24	18:00	may be allowed subject to no generation evacuation issue

1242	RQ195626	OCC_224	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-GANGUWAL (BB) CKT-1	BBMB	C	Replacement of 220 kV single Bus Bar with twin 0.5 Sq. Inch ACSR Morkulla Conductor bus bar at 220 kV Switchyard.	15/Nov/2024	08:00	21/Nov/2024	18:00		PLANNED	Approved	15-Nov-24	08:00	21-Nov-24	18:00	may be allowed subject to no generation evacuation issue
1243	RQ194444	OCC_224	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-BHARI(PS) (BB) CKT-1	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 168 to 191.	14/Nov/2024	08:00	14/Nov/2024	18:00		PLANNED	Approved	14-Nov-24	08:00	14-Nov-24	18:00	Subject to real time grid condition/ Subject to BBMB consent
1244	RQ194446	OCC_224	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-2	BBMB	D	Tree cutting and Jumper tightening between T.N- 45 TO 58	14/Nov/2024	08:00	14/Nov/2024	18:00		PLANNED	Approved	14-Nov-24	08:00	14-Nov-24	18:00	Subject to real time grid condition/ Subject to BBMB consent
1245	RQ195677	OCC_224	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-DHULKOTE (BB) CKT-2	BBMB	D	Pre foggy mtc. Of line	13/Nov/2024	08:00	13/Nov/2024	18:00		PLANNED	Approved	13-Nov-24	08:00	13-Nov-24	18:00	
1246	RQ194438	OCC_224	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-BHARI(PS) (BB) CKT-1	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 131 to 167.	13/Nov/2024	08:00	13/Nov/2024	18:00		PLANNED	Approved	13-Nov-24	08:00	13-Nov-24	18:00	Subject to real time grid condition/ Subject to BBMB consent
1247	RQ195609	OCC_224	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BARNALA(PS)-SANGRUR(BB) (BBMB) CKT-1	BBMB	D	Mtc. of Line	13/Nov/2024	08:00	13/Nov/2024	18:00		PLANNED	Approved	13-Nov-24	08:00	13-Nov-24	18:00	
1248	RQ195567	OCC_224	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHAR-GANGUWAL (BB) CKT-2	BBMB	D	Yearly Maintenance	12/Nov/2024	08:00	13/Nov/2024	18:00		PLANNED	Approved	12-Nov-24	08:00	13-Nov-24	18:00	
1249	RQ195676	OCC_224	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-DHULKOTE (BB) CKT-1	BBMB	D	Pre foggy mtc. Of line	12/Nov/2024	08:00	12/Nov/2024	18:00		PLANNED	Approved	12-Nov-24	08:00	12-Nov-24	18:00	
1250	RQ194436	OCC_224	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-BHARI(PS) (BB) CKT-1	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 106 to 130.	12/Nov/2024	08:00	12/Nov/2024	18:00		PLANNED	Approved	12-Nov-24	08:00	12-Nov-24	18:00	Subject to real time grid condition/ Subject to BBMB consent
1251	RQ194437	OCC_224	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-2	BBMB	D	Tree cutting and Jumper tightening between T.N-38 TO 45	12/Nov/2024	08:00	12/Nov/2024	18:00		PLANNED	Approved	12-Nov-24	08:00	12-Nov-24	18:00	Subject to real time grid condition/ Subject to BBMB consent
1252	RQ195606	OCC_224	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-MAHINDERGARH(HV) (BB) CKT-2	BBMB	D	बे उपकरणों की वार्षिक मेंटेनेन्स	12/Nov/2024	08:00	12/Nov/2024	18:00		PLANNED	Approved	12-Nov-24	08:00	12-Nov-24	18:00	
1253	RQ195678	OCC_224	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-KURUKSHETRA (BB) CKT-1	BBMB	D	Pre foggy mtc. Of line	11/Nov/2024	08:00	11/Nov/2024	18:00		PLANNED	Approved	11-Nov-24	08:00	11-Nov-24	18:00	
1254	RQ194431	OCC_224	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-BHARI(PS) (BB) CKT-1	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 91 to 105.	11/Nov/2024	08:00	11/Nov/2024	18:00		PLANNED	Approved	11-Nov-24	08:00	11-Nov-24	18:00	Subject to real time grid condition/ Subject to BBMB consent
1255	RQ195583	OCC_224	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-HISSAR (BB) CKT-2	BBMB	D	बे उपकरणों की वार्षिक मेंटेनेन्स	11/Nov/2024	08:00	11/Nov/2024	18:00		PLANNED	Approved	11-Nov-24	08:00	11-Nov-24	18:00	
1256	RQ194428	OCC_224	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-BHARI(PS) (BB) CKT-1	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 86 to 90.	09/Nov/2024	08:00	09/Nov/2024	18:00		PLANNED	Approved	09-Nov-24	08:00	09-Nov-24	18:00	Subject to real time grid condition/ Subject to BBMB consent

1257	RQ195668	OCC_224	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-CHARKHI DADRI (BB) CKT-1	BBMB	D	बे उपकरणों को वार्षिक मेन्टेनेन्स	09/Nov/2024	08:00	09/Nov/2024	18:00		PLANNED	Approved	09-Nov-24	08:00	09-Nov-24	18:00	
1258	RQ194426	OCC_224	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-BHARI(PS) (BB) CKT-1	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 78 to 85.	08/Nov/2024	08:00	08/Nov/2024	17:00		PLANNED	Approved	08-Nov-24	08:00	08-Nov-24	17:00	Subject to real time grid condition/ Subject to BBMB consent
1259	RQ195582	OCC_224	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-HISSAR (BB) CKT-1	BBMB	D	बे उपकरणों को वार्षिक मेन्टेनेन्स	08/Nov/2024	08:00	08/Nov/2024	18:00		PLANNED	Approved	08-Nov-24	08:00	08-Nov-24	18:00	
1260	RQ195605	OCC_224	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2	BBMB	D	बे उपकरणों को वार्षिक मेन्टेनेन्स	08/Nov/2024	08:00	08/Nov/2024	18:00		PLANNED	Approved	08-Nov-24	08:00	08-Nov-24	18:00	May be allowed subject to Rajasthan consent/Load to be managed by Rajasthan
1261	RQ195608	OCC_224	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BARNALA(PS)-BARNALA(BB) (BBMB) CKT-1	BBMB	D	Mtc. of S/Stn. Equipment	08/Nov/2024	08:00	08/Nov/2024	18:00		PLANNED	Approved	08-Nov-24	08:00	08-Nov-24	18:00	
1262	RQ195627	OCC_224	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-GANGUWAL (BB) CKT-2	BBMB	C	Replacement of 220 kV single Bus Bar with twin 0.5 Sq. Inch ACSR Morkulla Conductor bus bar at 220 kV Switchyard.	07/Nov/2024	08:00	13/Nov/2024	18:00		PLANNED	Approved	07-Nov-24	08:00	13-Nov-24	18:00	may be allowed subject to no generation evacuation issue
1263	RQ194423	OCC_224	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-BHARI(PS) (BB) CKT-1	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 71 to 77.	07/Nov/2024	08:00	07/Nov/2024	18:00		PLANNED	Approved	07-Nov-24	08:00	07-Nov-24	18:00	Subject to real time grid condition/ Subject to BBMB consent
1264	RQ194421	OCC_224	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-BHARI(PS) (BB) CKT-1	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 54 to 70.	06/Nov/2024	08:00	06/Nov/2024	17:00		PLANNED	Approved	06-Nov-24	08:00	06-Nov-24	17:00	Subject to real time grid condition/ Subject to BBMB consent
1265	RQ195566	OCC_224	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHAR-GANGUWAL (BB) CKT-1	BBMB	D	Yearly Maintenance	05/Nov/2024	08:00	06/Nov/2024	18:00		PLANNED	Approved	05-Nov-24	08:00	06-Nov-24	18:00	
1266	RQ195580	OCC_224	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR-SANGRUR (BB) CKT-1	BBMB	D	डिस्क को सफाई के लिए	05/Nov/2024	08:00	07/Nov/2024	18:00		PLANNED	Approved	05-Nov-24	08:00	07-Nov-24	18:00	
1267	RQ195585	OCC_224	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-BHARI(PS) (BB) CKT-1	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 33 to 53.	05/Nov/2024	08:00	05/Nov/2024	18:00		PLANNED	Approved	05-Nov-24	08:00	05-Nov-24	18:00	Subject to real time grid condition/ Subject to BBMB consent
1268	RQ194418	OCC_224	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-BHARI(PS) (BB) CKT-1	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 33 to 53.	05/Nov/2024	08:00	05/Nov/2024	17:00		PLANNED	Approved	05-Nov-24	08:00	05-Nov-24	17:00	Subject to real time grid condition/ Subject to BBMB consent
1269	RQ195604	OCC_224	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1	BBMB	D	बे उपकरणों को वार्षिक मेन्टेनेन्स	05/Nov/2024	08:00	05/Nov/2024	18:00		PLANNED	Approved	05-Nov-24	08:00	05-Nov-24	18:00	May be allowed subject to Rajasthan consent/Load to be managed by Rajasthan
1270	RQ194414	OCC_224	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-BHARI(PS) (BB) CKT-1	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 16 to 32.	04/Nov/2024	09:00	04/Nov/2024	17:00		PLANNED	Approved	04-Nov-24	09:00	04-Nov-24	17:00	Subject to real time grid condition/ Subject to BBMB consent

1271	RQ194415	OCC_224	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-1	BBMB	D	Tree cutting and Jumper tightening between T.N- 22 TO 38	04/Nov/2024	09:00	04/Nov/2024	17:00		PLANNED	Approved	04-Nov-24	09:00	04-Nov-24	17:00	Subject to real time grid condition/ Subject to BBMB consent
1272	RQ195570	OCC_224	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAGADHARI (BB) CKT-1	BBMB	D	Pre Winter half Yearly Mtc. of transmission Line	04/Nov/2024	08:00	05/Nov/2024	18:00		PLANNED	Approved	04-Nov-24	08:00	05-Nov-24	18:00	
1273	RQ195576	OCC_224	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-BHARI(PS) (BB) CKT-1	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 16 to 32.	04/Nov/2024	08:00	04/Nov/2024	18:00		PLANNED	Approved	04-Nov-24	08:00	04-Nov-24	18:00	Subject to real time grid condition/ Subject to BBMB consent
1274	RQ195577	OCC_224	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-1	BBMB	D	Tree cutting and Jumper tightening between T.N- 22 TO 38	04/Nov/2024	08:00	04/Nov/2024	18:00		PLANNED	Approved	04-Nov-24	08:00	04-Nov-24	18:00	Subject to real time grid condition/ Subject to BBMB consent
1275	RQ195572	OCC_224	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-CHARKHI DADRI (BB) CKT-1	BBMB	D	बे उपकरणों की वार्षिक मेन्टेनेन्स	04/Nov/2024	08:00	04/Nov/2024	18:00		PLANNED	Approved	04-Nov-24	08:00	04-Nov-24	18:00	
1276	RQ194314	OCC_224	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-BHARI(PS) (BB) CKT-1	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 1 to 15.	02/Nov/2024	10:00	02/Nov/2024	17:00		PLANNED	Approved	02-Nov-24	10:00	02-Nov-24	17:00	Subject to real time grid condition/ Subject to BBMB consent
1277	RQ195573	OCC_224	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-BHARI(PS) (BB) CKT-1	BBMB	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 1 to 15.	02/Nov/2024	08:00	02/Nov/2024	18:00		PLANNED	Approved	02-Nov-24	08:00	02-Nov-24	18:00	Subject to real time grid condition/ Subject to BBMB consent
1278	RQ194488	OCC_224	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-1	BBMB	D	Tree cutting and Jumper tightening between T.N- 1 to 20	01/Nov/2024	08:00	01/Nov/2024	18:00		PLANNED	Approved	01-Nov-24	08:00	01-Nov-24	18:00	Subject to real time grid condition/ Subject to BBMB consent
1279	RQ195571	OCC_224	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-1	BBMB	D	Tree cutting and Jumper tightening between T.N- 1 to 20	01/Nov/2024	08:00	01/Nov/2024	18:00		PLANNED	Approved	01-Nov-24	08:00	01-Nov-24	18:00	Subject to real time grid condition/ Subject to BBMB consent
1280	RQ195729	OCC_224	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI(HV)-BHIWANI(BB) (HVPNL) CKT-2	HVPNL	D	Pre Foggy Mtc. of line	27/Nov/2024	08:00	27/Nov/2024	18:00		PLANNED	Approved	27-Nov-24	08:00	27-Nov-24	18:00	
1281	RQ195635	OCC_224	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMAYPUR(BB)-PALLI(HV) (HVPNL) CKT-2	HVPNL	D	Yearly Maintenance	22/Nov/2024	08:00	22/Nov/2024	18:00		PLANNED	Approved	22-Nov-24	08:00	22-Nov-24	18:00	
1282	RQ195634	OCC_224	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMAYPUR(BB)-PALLI(HV) (HVPNL) CKT-1	HVPNL	D	Yearly Maintenance	20/Nov/2024	08:00	20/Nov/2024	18:00		PLANNED	Approved	20-Nov-24	08:00	20-Nov-24	18:00	
1283	RQ195603	OCC_224	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-LULAHIR(HV) (HVPNL) CKT-1	HVPNL	D	बे उपकरणों की वार्षिक मेन्टेनेन्स	13/Nov/2024	08:00	13/Nov/2024	18:00		PLANNED	Approved	13-Nov-24	08:00	13-Nov-24	18:00	
1284	RQ195636	OCC_224	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMAYPUR(BB)-BADSHAHPUR(HV) (HVPNL) CKT-1	HVPNL	D	Yearly Maintenance	11/Nov/2024	08:00	11/Nov/2024	18:00		PLANNED	Approved	11-Nov-24	08:00	11-Nov-24	18:00	
1285	RQ195637	OCC_224	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMAYPUR(BB)-BADSHAHPUR(HV) (HVPNL) CKT-2	HVPNL	D	Yearly Maintenance	08/Nov/2024	08:00	08/Nov/2024	18:00		PLANNED	Approved	08-Nov-24	08:00	08-Nov-24	18:00	

1286	RQ195536	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOHANA(HV)-SONIPAT(PG) (HVPNL) CKT-2	HVPNL	D	FOR AMP WORKS OF LINE EQUIPMENTS	07/Nov/2024	08:00	07/Nov/2024	18:00		PLANNED	Approved	07-Nov-24	08:00	07-Nov-24	18:00	
1287	RQ195535	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOHANA(HV)-SONIPAT(PG) (HVPNL) CKT-1	HVPNL	D	FOR AMP WORKS OF LINE EQUIPMENTS	06/Nov/2024	08:00	06/Nov/2024	18:00		PLANNED	Approved	06-Nov-24	08:00	06-Nov-24	18:00	
1288	RQ195579	OCC_224	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-JINDAL STEEL(HR) (HVPNL) CKT-1	HVPNL	D	Yearly Maintenance	04/Nov/2024	08:00	04/Nov/2024	18:00		PLANNED	Approved	04-Nov-24	08:00	04-Nov-24	18:00	
1289	RQ195726	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KOTPUTLI(PG)-MANOHARPUR(RS) (RS) CKT-1	RRVPNL	D	For AMP work and Relay Testing at Kotputli Substation	26/Nov/2024	08:00	26/Nov/2024	18:00		PLANNED	Approved	26-Nov-24	08:00	26-Nov-24	18:00	
1290	RQ195725	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KOTPUTLI(PG)-KOTPUTLI(RS) (RS) CKT-1	RRVPNL	D	For AMP work and Relay Testing at Kotputli Substation	25/Nov/2024	08:00	25/Nov/2024	18:00		PLANNED	Approved	25-Nov-24	08:00	25-Nov-24	18:00	
1291	RQ195234	OCC_224	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BADARPUR(NT)-ALWAR MIA(RS) (RS) CKT-1	RRVPNL	D	For Bay / Line maintenance & tree trimming work	23/Nov/2024	08:00	24/Nov/2024	18:00		PLANNED	Approved	23-Nov-24	08:00	24-Nov-24	18:00	
1292	RQ195724	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KOTPUTLI(PG)-BANSUR(RS) (RS) CKT-2	RRVPNL	D	For AMP work and Relay Testing at Kotputli Substation	23/Nov/2024	08:00	23/Nov/2024	18:00		PLANNED	Approved	23-Nov-24	08:00	23-Nov-24	18:00	
1293	RQ195723	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KOTPUTLI(PG)-BANSUR(RS) (RS) CKT-1	RRVPNL	D	For AMP work and Relay Testing at Kotputli Substation	22/Nov/2024	08:00	22/Nov/2024	18:00		PLANNED	Approved	22-Nov-24	08:00	22-Nov-24	18:00	
1294	RQ195244	OCC_224	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_A(NP)-SAKATPURA(RS) (RS) CKT-1	RRVPNL	C	Dismantal of old Circuit breaker(ELF SL4-1 air pressure) and Erection of New CB (220 KV Bus coupler provision not available)	05/Nov/2024	08:00	08/Nov/2024	18:00		PLANNED	Approved	05-Nov-24	08:00	08-Nov-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NPCIL consent
1295	RQ195533	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PGPL_SL_BIK2_PG-BIKANER_2 (PBTSL) (PRERAK GREENTECH PVT LTD) CKT-1	PRERAK GREENTECH PVT LTD	D	Bay Extension Work	24/Nov/2024	19:00	25/Nov/2024	23:00		PLANNED	Approved	24-Nov-24	19:00	25-Nov-24	23:00	May be given from 1900 Hrs
1296	RQ195411	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SOHAWAL(PG)-AYODHYA (UP) (UP) CKT-1	UPPTCL	D	For Relay Testing	24/Nov/2024	09:00	24/Nov/2024	17:00		PLANNED	Approved	24-Nov-24	09:00	24-Nov-24	17:00	
1297	RQ195412	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SOHAWAL(PG)-BAHRAICH(UP) (UP) CKT-1	UPPTCL	D	For Relay Testing	23/Nov/2024	09:00	23/Nov/2024	17:00		PLANNED	Approved	23-Nov-24	09:00	23-Nov-24	17:00	
1298	RQ195208	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAR(NT)-RAEBAREILLY(PG) (UP) CKT-2	UPPTCL	C	Diversion work of 220KV Unchahar-Kanpur circuit 1 for NHAI Raebareli-Prayagraj bypass road crossing	21/Nov/2024	08:00	30/Nov/2024	18:00		PLANNED	Approved	21-Nov-24	08:00	30-Nov-24	18:00	May be allowed subject to NTPC consent/maximum two ckt shutdown at a time may be allowed at Unchahar end. Powergrid intiamted that element name may be corrected to circuit may be 220 KV KANPUR(PG)-

1299	RQ195364	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GORAKHPUR(PG)-ANAND NAGAR(UP) (UP) CKT-1	UPPTCL	D	AMP works	20/Nov/2024	09:30	20/Nov/2024	17:30		PLANNED	Approved	20-Nov-24	09:30	20-Nov-24	17:30		
1300	RQ194449	OCC_224	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MALWAN (UP)- UNCHAHAHAR(NT) (UP) CKT-1	UPPTCL	C	* Planned Shutdown for NHAI Diversion from Date- 13.10.2024 to 27.10.2024 >X* 18.09.2024 13:25:05 INDIA (11007362)	15/Nov/2024	08:00	27/Nov/2024	05:00		PLANNED	Approved	15-Nov-24	08:00	27-Nov-24	05:00	May be allowed subject to NTPC consent/maximum two ckt shutdown at a time may be allowed at Unchahar	
1301	RQ195378	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MAINPURI(PG)-FARRUKHABAD (UP) (UP) CKT-1	UPPTCL	D	Line bay AMP and relay testing work	12/Nov/2024	08:00	12/Nov/2024	18:00		PLANNED	Approved	12-Nov-24	08:00	12-Nov-24	18:00		
1302	RQ195377	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MAINPURI(PG)-ETAH(UP) (UP) CKT-1	UPPTCL	D	Line bay AMP work	11/Nov/2024	08:00	11/Nov/2024	18:00		PLANNED	Approved	11-Nov-24	08:00	11-Nov-24	18:00		
1303	RQ194302	OCC_224	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANTNAGAR(UK)-BAREILLY(UP) (UP) CKT-1	UPPTCL	C	For CT connection on New 220KV Bus Bar Protection Panel <{&<} other >X Preventive Maintenance works.	10/Nov/2024	08:00	10/Nov/2024	17:00		PLANNED	Approved	10-Nov-24	08:00	10-Nov-24	17:00	Consent given by Uttarakhand subject to real time grid condition	
1304	RQ194303	OCC_224	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANTNAGAR(UK)-BAREILLY(UP) (UP) CKT-1	UPPTCL	C	For CT connection on New 220KV Bus Bar Protection Panel <{&<} other >X Preventive Maintenance works.	10/Nov/2024	08:00	10/Nov/2024	17:00		PLANNED	Rejected						Duplicate entry
1305	RQ194487	OCC_224	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAHAR(NT)-RAEBAREILLY(PG) (UP) CKT-2	UPPTCL	C	SHUTDOWN IS APPLIED (DATES ARE TENTATIVE)FOR COMPLETION OF >X DIVERSION/SHIFTING /HEIGHT RAISING OF SLD OF 220 KV UNCHAHAHAR(NTP)	04/Nov/2024	08:00	04/Nov/2024	18:00		PLANNED	Approved	04-Nov-24	08:00	04-Nov-24	18:00	May be allowed subject to NTPC consent/maximum two ckt shutdown at a time may be allowed at Unchahar end	
1306	RQ194445	OCC_224	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MALWAN (UP)- UNCHAHAHAR(NT) (UP) CKT-1	UPPTCL	C	S/D of 220KV Unchahar-Malwan LINE on continuous basis for Height >X raising at Tower Loc no. 137/0 to 139/0.	02/Nov/2024	08:00	15/Nov/2024	05:00		PLANNED	Approved	02-Nov-24	08:00	15-Nov-24	05:00	May be allowed subject to NTPC consent/maximum two ckt shutdown at a time may be allowed at Unchahar end	
1307	RQ194980	OCC_224	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAHAR(NT)-FATEHPUR(UP) (UP) CKT-1	UPPTCL	C	S/D OF 220KV UNCHAHAHAR-FATEHPUR LINE on continuous basis for Height >X Raising at Tower Loc no. 137/0 to 139/0.	02/Nov/2024	08:00	15/Nov/2024	05:00		PLANNED	Approved	02-Nov-24	08:00	15-Nov-24	05:00	May be allowed subject to NTPC consent/maximum two ckt shutdown at a time may be allowed at Unchahar end	

1308	RQ195534	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GRIANPSS_BIK2_(AMPLUS)-BIKANER_2 (PBTL) (GRIAN ENERGY PRIVATE LIMITED) CKT-1	GRIAN ENERGY PRIVATE LIMITED	D	Bay Extension Work	21/Nov/2024	19:00	23/Nov/2024	23:00		PLANNED	Approved	21-Nov-24	19:00	23-Nov-24	23:00	May be given from 1900 Hrs
1309	RQ195207	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAR(NT)-RAEBAREILLY(PG) (PG) CKT-1	POWER GRID,UP PTCL	C	Diversion work of 220KV Unchahar-Kanpur circuit 1 for NHAI Raebareli-Prayagraj bypass road crossing	21/Nov/2024	08:00	30/Nov/2024	18:00		PLANNED	Approved	21-Nov-24	08:00	30-Nov-24	18:00	May be allowed subject to NTPC consent/maximum two ckt shutdown at a time may be allowed at Unchahar end. Powergrid intiamted that element name may be corrected to circuit may be 220 KV KANPUR(PG)-
1310	RQ195366	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SIKANDRA(UP)-SAIFAI (UP) (PG) CKT-1	POWER GRID,UP PTCL	D	S/D RECTIFICATION WORKS	09/Nov/2024	08:00	09/Nov/2024	18:00		PLANNED	Approved	09-Nov-24	08:00	09-Nov-24	18:00	
1311	RQ195114	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-KIDWAI NAGAR KANPUR (UP) (PG) CKT-1	POWER GRID,UP PTCL	D	AMP of line bay equipment	07/Nov/2024	08:00	07/Nov/2024	18:00		PLANNED	Approved	07-Nov-24	08:00	07-Nov-24	18:00	
1312	RQ194486	OCC_224	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAR(NT)-RAEBAREILLY(PG) (PG) CKT-1	POWER GRID,UP PTCL	C	SHUTDOWN IS APPLIED (DATES ARE TENTATIVE)FOR COMPLETION OF >X DIVERSION/SHIFTING /HEIGHT RAISING OF SLD OF 220 KV UNCHAHAR(NTP	04/Nov/2024	08:00	04/Nov/2024	18:00		PLANNED	Approved	04-Nov-24	08:00	04-Nov-24	18:00	May be allowed subject to NTPC consent/maximum two ckt shutdown at a time may be allowed at Unchahar end
1313	RQ194646	OCC_224	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	C	Shutdown required on continuous basis for rectification of damaged T.No. 140 at Bijlimahadev (Destrining of CKT 2B (220 KV Phozal(HP)-Nallagarh(PG) (ADHPL) Ckt-1 from damaged T.No. 140) W.e.f 19/11/2024 09:00 hrs to 16/12/2024 18:00 hrs.	19/Nov/2024	09:00	16/Dec/2024	18:00	Shutdown required on continuous basis and the generation schedule of ADHPL during this shutdown period is evacuated through 220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1 & Power of Phozal HPPTCL will be evacuated through 220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1 to 220 KV AD	PLANNED	Approved	19-Nov-24	09:00	16-Dec-24	18:00	May be allowed subject to HP consent/Subject to no generation evacuation affected during shutdown

1314	RQ194626	OCC_224	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Shutdown required for 220kv ADHPL line for maintenance of Schedule for complete testing of 220kv electrical equipments of switchyard, 11kv electrical equipments of Generators installed in 220kv Switchyard & Power House respectively including spares to be performed after 5 years and also maintenance of 220kv switchyard before snow season.	16/Nov/2024	09:00	18/Nov/2024	18:00	Shutdown required on daily basis from 09:00 to 18:00 hrs. Possibly there will be no generation schedule of ADHPL during this shutdown period & Power of Phozal HPPTCL will be evacuated through 220 KV Phozal(HP)-Nallagarh(PG) (ADHPL) Ckt-1	PLANNED	Approved	16-Nov-24	09:00	18-Nov-24	18:00	May be allowed subject to HP consent/Subject to no generation evacuation affected during shutdown
1315	RQ194649	OCC_224	slchp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1	ADHPL	D	Periodic testing & maintenance	14/Nov/2024	09:00	14/Nov/2024	22:00	Substation will be remain connected to 220 KV Grid Through bay 205 (Phozal-Nalagarh line)	PLANNED	Approved					May be clubbed with 1319 along with Ad hydro shutdown
1316	RQ194538	OCC_224	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	C	Shutdown required on continuous basis for rectification of damaged T.No. 140 at Bijlimahadev (Shifting of conductors of CKT 1 from damaged T.No. 140 to ERS Tower) W.e.f 14/11/2024 to 15/11/2024 and also maintenance of 220kv Switchyard before snow season.	14/Nov/2024	09:00	15/Nov/2024	18:00	Shutdown required on continuous basis from 14-11-2024 09:00 hrs to 15-11-2024 18:00 hrs. Possibly the generation schedule of ADHPL during this shutdown period is evacuated from 220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1 to 220 KV Phozal(HP)-Nallagarh(PG) (ADHPL) Ckt-1 & Power of Phozal	PLANNED	Approved	14-Nov-24	09:00	15-Nov-24	18:00	May be allowed subject to HP consent/Subject to no generation evacuation affected during shutdown
1317	RQ194648	OCC_224	slchp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Periodic testing & maintenance	12/Nov/2024	09:00	12/Nov/2024	22:00	Substation will be remain connected to 220 KV Grid Through bay 201 (Phozal-ADHPL line)	PLANNED	Approved					May be clubbed with 1313 along with Ad hydro shutdown

1318	RQ194536	OCC_224	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1		D	Shutdown required for 220kv ADHPL line for maintenance of Schedule for complete testing of 220kV electrical equipments of switchyard, 11kV electrical equipments of Generators installed in 220kV Switchyard & Power House respectively including spares to be performed after 5 years and also maintenance of 220kV switchyard before snow season.	04/Nov/2024	09:00	13/Nov/2024	18:00	Shutdown required on daily basis from 09:00 to 18:00 hrs. Possibly there will be no generation schedule of ADHPL during this shutdown period & Power of Phozal HPPTCL will be evacuated through 220 KV Phozal(HP)-Nallagarh(PG) (ADHPL) Ckt-1	PLANNED	Approved	04-Nov-24	09:00	13-Nov-24	18:00	May be allowed subject to HP consent/Subject to no generation evacuation affected during shutdown
1319	RQ194629	OCC_224	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1	ADHPL	D	Shutdown required for 220kv ADHPL line for maintenance of Schedule for complete testing of 220kV electrical equipments of switchyard, 11kV electrical equipments of Generators installed in 220kV Switchyard & Power House respectively including spares to be performed after 5 years and also maintenance of 220kV switchyard before snow season.	04/Nov/2024	09:00	18/Nov/2024	18:00	Shutdown required on daily basis from 09:00 to 18:00 hrs. Possibly there will be no generation schedule of ADHPL during this shutdown period & Power of Phozal HPPTCL will be evacuated through 220 KV Phozal(HP)-Nallagarh(PG) (ADHPL) Ckt-1	PLANNED	Approved	04-Nov-24	09:00	18-Nov-24	18:00	May be allowed subject to HP consent/Subject to no generation evacuation affected during shutdown
1320	RQ195477	OCC_224	slcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-CHOWADHI (JK) (PDD JK) CKT-1	POWER GRID,PD D JK	D	Preventive Maintenance	17/Nov/2024	08:00	17/Nov/2024	13:00		PLANNED	Approved	17-Nov-24	08:00	17-Nov-24	13:00	
1321	RQ195475	OCC_224	slcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHOWADHI (JK)-GLADNI(PDD) (PDD JK) CKT-1	POWER GRID,PD D JK	D	Preventive Maintenance	17/Nov/2024	08:00	17/Nov/2024	13:00		PLANNED	Approved	17-Nov-24	08:00	17-Nov-24	13:00	
1322	RQ195476	OCC_224	slcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHOWADHI (JK)-GLADNI(PDD) (PDD JK) CKT-1	POWER GRID,PD D JK	D	Preventive Maintenance	10/Nov/2024	08:00	10/Nov/2024	13:00		PLANNED	Approved	10-Nov-24	08:00	10-Nov-24	13:00	Complete shutdown of Gladini(PDD)/may be allowed subject to prior consent being taken from Local authority
1323	RQ195532	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SRIPL_SL_BIK2_P G-BIKANER_2 (PBTS) (SERENTICA_RI4P L_BIK2) CKT-1	SERENTI CA_RI4P L_BIK2	D	Bay Extension Work	16/Nov/2024	19:00	20/Nov/2024	23:00		PLANNED	Approved	16-Nov-24	19:00	20-Nov-24	23:00	May be given from 1900 Hrs

1324	RQ195531	OCC_224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BIKANER_2 (PBTL)-JGCL_SL_BIK2_PG (JUNIPER_NEPL) CKT-1	JUNIPER NEPL	D	Bay Extension Work	16/Nov/2024	19:00	20/Nov/2024	23:00		PLANNED	Approved	16-Nov-24	19:00	20-Nov-24	23:00	May be given from 1900 Hrs
1325	RQ194499	OCC_224	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAEBAREILLY(PG)-CG CITY(UP) (PG) CKT-1	POWER GRID	C	For height raising work of above said line	15/Nov/2024	10:00	30/Nov/2024	17:00		PLANNED	Approved	15-Nov-24	10:00	30-Nov-24	17:00	May be allowed subject to no other outage at both end/Load to be managed by UP
1326	RQ195229	OCC_224	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAWAIMADHOPUR(RS)-DAUSA(RS) (PG) CKT-1	POWER GRID	D	Half yearly Maintenance	14/Nov/2024	10:00	14/Nov/2024	15:00		PLANNED	Approved	14-Nov-24	10:00	14-Nov-24	15:00	
1327	RQ195243	OCC_224	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-SAWAIMADHOPUR(RS) (PG) CKT-1	POWER GRID	D	For Half Yearly Maintenance	14/Nov/2024	09:00	14/Nov/2024	15:00		PLANNED	Approved	14-Nov-24	09:00	14-Nov-24	15:00	
1328	RQ195199	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAHAR(NT) (PG) CKT-1	POWER GRID	D	AMP of line bay equipment at Kanpur	13/Nov/2024	08:00	13/Nov/2024	18:00		PLANNED	Approved					
1329	RQ195231	OCC_224	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LALSOTE(RS)-DAUSA(RS) (PG) CKT-1	POWER GRID	D	Installation of Piolet string in Lalsot-Anta Towers and Quarterly Maintenance	13/Nov/2024	08:00	13/Nov/2024	18:00		PLANNED	Approved	13-Nov-24	08:00	13-Nov-24	18:00	
1330	RQ195233	OCC_224	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1	POWER GRID	D	Installation of Piolet string in Lalsot-Anta Towers and Quarterly Maintenance	13/Nov/2024	08:00	13/Nov/2024	18:00		PLANNED	Approved	13-Nov-24	08:00	13-Nov-24	18:00	
1331	RQ195205	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAHAR(NT) (PG) CKT-3	POWER GRID	C	Diversion work of 220KV Unchahar-Kanpur circuit 3 for NHAI Raebareli-Prayag raj bypass road crossing.	11/Nov/2024	08:00	20/Nov/2024	18:00		PLANNED	Approved	11-Nov-24	08:00	20-Nov-24	18:00	May be allowed subject to NTPC consent/maximum two ckt shutdown at a time may be allowed at Unchahar end
1332	RQ195206	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAHAR(NT) (PG) CKT-4	POWER GRID	C	Diversion work of 220KV Unchahar-Kanpur circuit 4 for NHAI Raebareli-Prayagraj bypass road crossing.	11/Nov/2024	08:00	20/Nov/2024	18:00		PLANNED	Approved	11-Nov-24	08:00	20-Nov-24	18:00	May be allowed subject to NTPC consent/maximum two ckt shutdown at a time may be allowed at Unchahar end
1333	RQ195403	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-JHUSI(UP) (PG) CKT-1	POWER GRID	C	NHAI Line Diversion work	10/Nov/2024	09:00	15/Nov/2024	18:00		PLANNED	Approved	10-Nov-24	09:00	15-Nov-24	18:00	May be allowed subject to UP consent/Load to be managed by UP
1334	RQ195485	OCC_224	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-2	POWER GRID	D	Preventive Maintenance	10/Nov/2024	08:00	10/Nov/2024	13:00		PLANNED	Approved	10-Nov-24	08:00	10-Nov-24	13:00	Complete shutdown of Gladini(PDD)/may be allowed subject to prior consent being taken from Local authority/NHPC consent
1335	RQ195484	OCC_224	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-1	POWER GRID	D	Preventive Maintenance	10/Nov/2024	08:00	10/Nov/2024	13:00		PLANNED	Approved	10-Nov-24	08:00	10-Nov-24	13:00	Complete shutdown of Gladini(PDD)/may be allowed subject to prior consent being taken from Local authority/NHPC consent

1336	RQ195121	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-KANPURNAUBASTA(UP) (PG) CKT-1	POWER GRID	D	AMP of line bay equipment at Kanpur	09/Nov/2024	08:00	09/Nov/2024	18:00		PLANNED	Approved	09-Nov-24	08:00	09-Nov-24	18:00	
1337	RQ195237	OCC_224	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-2	POWER GRID	D	Half yearly Maintenance	08/Nov/2024	10:00	08/Nov/2024	15:00		PLANNED	Approved	08-Nov-24	10:00	08-Nov-24	15:00	
1338	RQ195365	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AURAIYA(NT)-SIKANDRA(UP) (PG) CKT-1	POWER GRID	D	AMP Work	08/Nov/2024	08:00	08/Nov/2024	18:00	S/D RECTIFICATION WORKS	PLANNED	Approved	08-Nov-24	08:00	08-Nov-24	18:00	
1339	RQ195119	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAHAR(NT) (PG) CKT-2	POWER GRID	D	AMP of line bay equipment	08/Nov/2024	08:00	08/Nov/2024	18:00		PLANNED	Approved					
1340	RQ195236	OCC_224	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-1	POWER GRID	D	Half yearly Maintenance	07/Nov/2024	10:00	07/Nov/2024	15:00		PLANNED	Approved	07-Nov-24	10:00	07-Nov-24	15:00	
1341	RQ195111	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAHAR(NT) (PG) CKT-3	POWER GRID	D	Modification in Mutual compensation scheme. S/d of 220kV Kanpur-Unchahar-3 & 4 is required together	06/Nov/2024	09:00	06/Nov/2024	14:00		PLANNED	Approved					
1342	RQ195112	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAHAR(NT) (PG) CKT-4	POWER GRID	D	Modification in Mutual compensation scheme. S/d of 220kV Kanpur-Unchahar-3 & 4 is required together	06/Nov/2024	09:00	06/Nov/2024	14:00		PLANNED	Approved					
1343	RQ195109	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAHAR(NT) (PG) CKT-1	POWER GRID	D	Modification in Mutual compensation scheme. S/d of 220kV Kanpur-Unchahar-1 & 2 is required together	05/Nov/2024	09:00	05/Nov/2024	14:00		PLANNED	Approved					
1344	RQ195110	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAHAR(NT) (PG) CKT-2	POWER GRID	D	Modification in Mutual compensation scheme. S/d of 220kV Kanpur-Unchahar-1 & 2 is required together	05/Nov/2024	09:00	05/Nov/2024	14:00		PLANNED	Approved					
1345	RQ195400	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-JHUSI(UP) (PG) CKT-1	POWER GRID	D	LBB Retrofitment work	04/Nov/2024	08:00	04/Nov/2024	18:00		PLANNED	Approved	04-Nov-24	08:00	04-Nov-24	18:00	
1346	RQ195399	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-ALLAHABADREWAROAD(UP) (PG) CKT-2	POWER GRID	D	LBB Retrofitment work	02/Nov/2024	09:00	02/Nov/2024	18:00		PLANNED	Approved	02-Nov-24	09:00	02-Nov-24	18:00	
1347	RQ194677	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-ALLAHABADREWAROAD(UP) (PG) CKT-1	POWER GRID	D	LBB Retrofitment work	01/Nov/2024	09:00	01/Nov/2024	18:00		PLANNED	Approved	01-Nov-24	09:00	01-Nov-24	18:00	

1348	RQ195405	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-NAINI(RLY) (RAILWAYS) CKT-1	RAILWAYS	D	AMP Works	11/Nov/2024	09:00	11/Nov/2024	18:00		PLANNED	Approved	11-Nov-24	09:00	11-Nov-24	18:00	
1349	RQ195691	OCC_224	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-MAHINDERGARH(HV) (HVPNL) CKT-1	BBMB,H VPNL	D	बे उपकरणों को वार्षिक मैन्टेनेंस	11/Nov/2024	08:00	11/Nov/2024	18:00		PLANNED	Approved	11-Nov-24	08:00	11-Nov-24	18:00	
1350	RQ195235	OCC_224	sidcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-BAGRU(RS) (PG) CKT-1	POWER GRID,RR VPNL	D	For quarterly maintenance work of whole grid sub-station	10/Nov/2024	08:00	10/Nov/2024	18:00		PLANNED	Approved	10-Nov-24	08:00	10-Nov-24	18:00	
1351	RQ195362	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PG)-UDHAMPUR(PDD) (PDD) CKT-1	PDD JK	C	" Shutdown is required to carryout stringing of 2nd circuit Dulhasti-Kishenpur line in the span of 348/0 to 349/0."	01/Nov/2024	08:00	11/Nov/2024	18:00	Under construction head. Kindly approve.	PLANNED	Approved	01-Nov-24	08:00	11-Nov-24	18:00	May be allowed subject to Punjab & JK consent
1352	RQ194398	OCC_224	singoli_sd	BUS	220 KV SINGOLI BHATWARI(SINGOLI(LTUHP)) - BUS 1	SINGOLI (LTUHP)	D	Annual maintenance of Bus-1 & Bus Coupler	24/Feb/2025	09:00	27/Feb/2025	18:00	Power Evacuation is routed through Bus-2. No generation loss	PLANNED	Approved	24-Feb-25	09:00	27-Feb-25	18:00	
1353	RQ194956	OCC_224	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 8		D	For AMP works	29/Nov/2024	15:00	30/Nov/2024	23:00		PLANNED	Approved	29-Nov-24	19:00	30-Nov-24	23:00	May be given from 1900 Hrs
1354	RQ194955	OCC_224	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 7		D	For AMP works	27/Nov/2024	15:00	28/Nov/2024	23:00		PLANNED	Approved	27-Nov-24	19:00	28-Nov-24	23:00	May be given from 1900 Hrs
1355	RQ194965	OCC_224	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 5		D	AMP AND ASSOCIATED WORK	25/Nov/2024	17:00	25/Nov/2024	23:59	SD need last month of OCT	PLANNED	Approved	25-Nov-24	19:00	25-Nov-24	23:59	May be given from 1900 Hrs
1356	RQ194966	OCC_224	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 6		D	AMP AND ASSOCIATED WORK	25/Nov/2024	17:00	25/Nov/2024	23:59	SD need last month of OCT	PLANNED	Approved	25-Nov-24	19:00	25-Nov-24	23:59	May be given from 1900 Hrs
1357	RQ194954	OCC_224	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 6		D	For AMP works	25/Nov/2024	15:00	26/Nov/2024	23:00		PLANNED	Approved	25-Nov-24	19:00	26-Nov-24	23:00	May be given from 1900 Hrs
1358	RQ194633	OCC_224	cpcc2_sd	BUS	220KV BUS 2 AT JALANDHAR(PG)		D	For AMP work	25/Nov/2024	10:00	25/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	25-Nov-24	10:00	25-Nov-24	18:00	
1359	RQ194964	OCC_224	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 2		D	AMP AND ASSOCIATED WORK	23/Nov/2024	17:00	23/Nov/2024	23:59	SD need last month of OCT	PLANNED	Approved	23-Nov-24	19:00	23-Nov-24	23:59	May be given from 1900 Hrs
1360	RQ194953	OCC_224	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 5		D	For AMP works	23/Nov/2024	15:00	24/Nov/2024	23:00		PLANNED	Approved	23-Nov-24	19:00	24-Nov-24	23:00	May be given from 1900 Hrs
1361	RQ194952	OCC_224	cpcc1_sd	BUS	220 KV FATEHGARH (PG) - BUS 4		D	For AMP works	21/Nov/2024	15:00	22/Nov/2024	23:00		PLANNED	Approved	21-Nov-24	19:00	22-Nov-24	23:00	May be given from 1900 Hrs
1362	RQ194963	OCC_224	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 1		D	AMP AND ASSOCIATED WORK	20/Nov/2024	17:00	20/Nov/2024	23:59	SD need last month of OCT	PLANNED	Approved	20-Nov-24	19:00	20-Nov-24	23:59	May be given from 1900 Hrs
1363	RQ194951	OCC_224	cpcc1_sd	BUS	220 KV FATEHGARH (PG) - BUS 3		D	For AMP works	19/Nov/2024	15:00	20/Nov/2024	23:00		PLANNED	Approved	19-Nov-24	19:00	20-Nov-24	23:00	May be given from 1900 Hrs
1364	RQ194905	OCC_224	cpcc1_sd	BUS	220KV BUS 1 AT BAGHPAT(PG)		C	Rectification of P.D defect in 220kv Main Bus-1	19/Nov/2024	10:00	22/Nov/2024	20:00	Along with requested transmission lines.	PLANNED	Approved	19-Nov-24	10:00	22-Nov-24	20:00	

1365	RQ194635	OCC_224	cpcc2_sd	BUS	220KV BUS 1 AT KAITHAL(PG)		D	Shutdown required for installation of BPI to provide additional support for Bus	18/Nov/2024	09:30	23/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	18-Nov-24	09:30	23-Nov-24	18:00	
1366	RQ194930	OCC_224	cpcc1_sd	BUS	220KV BUS 2 AT SAHARANPUR(PG)		D	For AMP work	13/Nov/2024	09:00	13/Nov/2024	18:00	FOR AMP WORK	PLANNED	Approved	13-Nov-24	09:00	13-Nov-24	18:00	
1367	RQ194960	OCC_224	cpcc1_sd	BUS	220KV BUS 2 AT KANKROLI(PG)		D	FOR BUS EXTENSION	13/Nov/2024	09:00	16/Nov/2024	18:00		PLANNED	Approved	13-Nov-24	09:00	16-Nov-24	18:00	
1368	RQ195338	OCC_224	cpcc2_sd	BUS	220KV BUS 2 AT MOGA(PG)		D	Bus Bar relay retrofitting work & hotspot attending work	13/Nov/2024	08:00	14/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	13-Nov-24	08:00	14-Nov-24	18:00	
1369	RQ194936	OCC_224	cpcc1_sd	BUS	220 KV BIKANER(PG) - BUS 2		D	For Interlock checking work in SS-101 Package	12/Nov/2024	17:00	12/Nov/2024	23:00		PLANNED	Approved	12-Nov-24	19:00	12-Nov-24	23:00	May be given from 1900 Hrs
1370	RQ194631	OCC_224	cpcc2_sd	BUS	220KV BUS 2 AT ABDULLAPUR(PG)		D	AMP works	12/Nov/2024	09:00	13/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	12-Nov-24	09:00	13-Nov-24	18:00	May be allowed on daily basis
1371	RQ194935	OCC_224	cpcc1_sd	BUS	220 KV BIKANER(PG) - BUS 1		D	For Interlock checking work in SS-101 Package	11/Nov/2024	17:00	11/Nov/2024	23:00		PLANNED	Approved	11-Nov-24	19:00	11-Nov-24	23:00	May be given from 1900 Hrs
1372	RQ194634	OCC_224	cpcc2_sd	BUS	220KV BUS 1 AT KAITHAL(PG)		D	Shutdown required for installation of BPI to provide additional support for Bus	11/Nov/2024	09:30	16/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	11-Nov-24	09:30	16-Nov-24	18:00	
1373	RQ195344	OCC_224	cpcc2_sd	BUS	220KV BUS 2 AT KISHENPUR(PG)		D	For Jumper/Dropper Tightning and Strengthening work.	11/Nov/2024	09:30	11/Nov/2024	17:00	Kindly approve.	PLANNED	Approved	11-Nov-24	09:30	11-Nov-24	17:00	
1374	RQ194929	OCC_224	cpcc1_sd	BUS	220KV BUS 1 AT SAHARANPUR(PG)		D	For AMP work	11/Nov/2024	09:00	11/Nov/2024	18:00	FOR AMP WORK	PLANNED	Approved	11-Nov-24	09:00	11-Nov-24	18:00	
1375	RQ195337	OCC_224	cpcc2_sd	BUS	220KV BUS 1 AT MOGA(PG)		D	Bus Bar relay retrofitting work & hotspot attending work	11/Nov/2024	08:00	12/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	11-Nov-24	08:00	12-Nov-24	18:00	
1376	RQ194959	OCC_224	cpcc1_sd	BUS	220KV BUS 1 AT KANKROLI(PG)		D	FOR BUS EXTENSION	09/Nov/2024	09:00	12/Nov/2024	18:00		PLANNED	Approved	09-Nov-24	09:00	12-Nov-24	18:00	
1377	RQ194950	OCC_224	cpcc1_sd	BUS	220 KV FATEHGARH (PG) - BUS 2		D	FOR AMP WORKS & For erection work of bay extension of 400kv/220KV ICT 11 Dia at Fatehgarh 2 RS INFRA	08/Nov/2024	15:00	14/Nov/2024	23:59		PLANNED	Approved	08-Nov-24	19:00	14-Nov-24	23:59	May be given from 1900 Hrs
1378	RQ195343	OCC_224	cpcc2_sd	BUS	220KV BUS 1 AT KISHENPUR(PG)		D	For Jumper/Dropper Tightning and Strengthening work.	08/Nov/2024	09:30	08/Nov/2024	17:00	Kindly approve.	PLANNED	Approved	08-Nov-24	09:30	08-Nov-24	17:00	
1379	RQ194636	OCC_224	cpcc2_sd	BUS	220KV BUS 1 AT AMRITSAR(PG)		D	FOR AMP WORKS	07/Nov/2024	10:00	08/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	07-Nov-24	10:00	08-Nov-24	18:00	
1380	RQ194630	OCC_224	cpcc2_sd	BUS	220KV BUS 1 AT ABDULLAPUR(PG)		D	AMP works	05/Nov/2024	09:00	06/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	05-Nov-24	09:00	06-Nov-24	18:00	May be allowed on daily basis
1381	RQ194907	OCC_224	cpcc1_sd	BUS	220KV BUS 2 AT MEERUT(PG)		D	AMP WORK	04/Nov/2024	09:00	04/Nov/2024	17:00		PLANNED	Approved	04-Nov-24	09:00	04-Nov-24	17:00	
1382	RQ194906	OCC_224	cpcc1_sd	BUS	220KV BUS 1 AT MEERUT(PG)		D	AMP Work	02/Nov/2024	09:00	02/Nov/2024	17:00		PLANNED	Approved	02-Nov-24	09:00	02-Nov-24	17:00	
1383	RQ194949	OCC_224	cpcc1_sd	BUS	220 KV FATEHGARH (PG) - BUS 1		D	FOR AMP WORKS & For erection work of bay extension of 400kv/220kv ICT 11 Dia at Fatehgarh 2 RS INFRA	01/Nov/2024	15:00	07/Nov/2024	23:59		PLANNED	Approved	01-Nov-24	19:00	07-Nov-24	23:59	May be given from 1900 Hrs

1384	RQ195794	OCC_224	bbmb_sd	BUS	220KV BUS 1 AT SAMAYPUR(BB)	BBMB	D	Yearly Maintenance	28/Nov/2024	08:00	28/Nov/2024	18:00		PLANNED	Approved	28-Nov-24	08:00	28-Nov-24	18:00	
1385	RQ195802	OCC_224	bbmb_sd	BUS	220KV BUS 2 AT CHARKHI DADRI(BB)	BBMB	D	बे उपकरणों की वार्षिक मेन्टेनेंस	27/Nov/2024	08:00	27/Nov/2024	18:00		PLANNED	Approved	27-Nov-24	08:00	27-Nov-24	18:00	
1386	RQ195795	OCC_224	bbmb_sd	BUS	220KV BUS 2 AT SAMAYPUR(BB)	BBMB	D	Yearly Maintenance	25/Nov/2024	08:00	25/Nov/2024	18:00		PLANNED	Approved	25-Nov-24	08:00	25-Nov-24	18:00	
1387	RQ195801	OCC_224	bbmb_sd	BUS	220KV BUS 1 AT CHARKHI DADRI(BB)	BBMB	D	बे उपकरणों की वार्षिक मेन्टेनेंस	25/Nov/2024	08:00	25/Nov/2024	18:00		PLANNED	Approved	25-Nov-24	08:00	25-Nov-24	18:00	
1388	RQ195793	OCC_224	bbmb_sd	BUS	220KV BUS 3 AT BHAKRA_R(BB)	BBMB	C	Replacement of 220 kV single Bus Bar with twin 0.5 Sq. Inch ACSR Morkulla Conductor bus bar at 220 kV Switchyard.	23/Nov/2024	08:00	29/Nov/2024	18:00		PLANNED	Approved	23-Nov-24	08:00	29-Nov-24	18:00	may be allowed subject to no generation evacuation issue
1389	RQ195799	OCC_224	bbmb_sd	BUS	220KV BUS 2 AT HISSAR(BB)	BBMB	D	Yearly Maintenance	18/Nov/2024	08:00	18/Nov/2024	18:00		PLANNED	Approved	18-Nov-24	08:00	18-Nov-24	18:00	
1390	RQ195792	OCC_224	bbmb_sd	BUS	220KV BUS 2 AT BHAKRA_R(BB)	BBMB	C	Replacement of 220 kV single Bus Bar with twin 0.5 Sq. Inch ACSR Morkulla Conductor bus bar at 220 kV Switchyard.	15/Nov/2024	08:00	21/Nov/2024	18:00		PLANNED	Approved	15-Nov-24	08:00	21-Nov-24	18:00	may be allowed subject to no generation evacuation issue
1391	RQ195798	OCC_224	bbmb_sd	BUS	220KV BUS 1 AT HISSAR(BB)	BBMB	D	Yearly Maintenance	14/Nov/2024	08:00	14/Nov/2024	18:00		PLANNED	Approved	14-Nov-24	08:00	14-Nov-24	18:00	
1392	RQ195796	OCC_224	bbmb_sd	BUS	220KV BUS 3 AT SAMAYPUR(BB)	BBMB	D	Yearly Maintenance	13/Nov/2024	08:00	13/Nov/2024	18:00		PLANNED	Approved	13-Nov-24	08:00	13-Nov-24	18:00	
1393	RQ195791	OCC_224	bbmb_sd	BUS	220KV BUS 1 AT BHAKRA_R(BB)	BBMB	C	Replacement of 220 kV single Bus Bar with twin 0.5 Sq. Inch ACSR Morkulla Conductor bus bar at 220 kV Switchyard.	07/Nov/2024	08:00	13/Nov/2024	18:00		PLANNED	Approved	07-Nov-24	08:00	13-Nov-24	18:00	may be allowed subject to no generation evacuation issue
1394	RQ195778	OCC_224	bbmb_sd	BUS	220KV BUS 1 AT PANIPAT(BB)	BBMB	D	Half Yearly Mtc..	06/Nov/2024	08:00	06/Nov/2024	18:00		PLANNED	Approved	06-Nov-24	08:00	06-Nov-24	18:00	
1395	RQ195784	OCC_224	bbmb_sd	BUS	220KV BUS 2 AT JAMALPUR(BB)	BBMB	D	Yearly Mtc. of Sub-Station equipment	06/Nov/2024	08:00	07/Nov/2024	18:00		PLANNED	Approved	06-Nov-24	08:00	07-Nov-24	18:00	
1396	RQ195780	OCC_224	bbmb_sd	BUS	220KV BUS 3 AT PANIPAT(BB)	BBMB	D	Half Yearly Mtc..	05/Nov/2024	08:00	05/Nov/2024	18:00		PLANNED	Approved	05-Nov-24	08:00	05-Nov-24	18:00	
1397	RQ195779	OCC_224	bbmb_sd	BUS	220KV BUS 2 AT PANIPAT(BB)	BBMB	D	Half Yearly Mtc..	04/Nov/2024	08:00	04/Nov/2024	18:00		PLANNED	Approved	04-Nov-24	08:00	04-Nov-24	18:00	
1398	RQ195783	OCC_224	bbmb_sd	BUS	220KV BUS 1 AT JAMALPUR(BB)	BBMB	D	Yearly Mtc. of Sub-Station equipment	04/Nov/2024	08:00	05/Nov/2024	18:00		PLANNED	Approved	04-Nov-24	08:00	05-Nov-24	18:00	
1399	RQ195790	OCC_224	bbmb_sd	BUS	220KV BUS 2 AT DEHAR(BB)	BBMB	D	To attend Hot Point	04/Nov/2024	08:00	04/Nov/2024	18:00		PLANNED	Approved	04-Nov-24	08:00	04-Nov-24	18:00	
1400	RQ195448	OCC_224	cpcc3_sd	BUS	220KV BUS 2 AT SITARGANI(PG)	POWER GRID	D	bus bar protection testing	25/Nov/2024	08:00	25/Nov/2024	18:00		PLANNED	Approved	25-Nov-24	08:00	25-Nov-24	18:00	
1401	RQ195740	OCC_224	cpcc1_sd	BUS	220KV BUS 2 AT KOTPUTLI(PG)	POWER GRID	D	For Construction Activities of SS-104 Package (Bus Bar Relay Stability Test)	20/Nov/2024	08:00	21/Nov/2024	18:00		PLANNED	Approved	20-Nov-24	08:00	21-Nov-24	18:00	
1402	RQ195440	OCC_224	cpcc3_sd	BUS	220KV BUS 2 AT ALLAHABAD(PG)	POWER GRID	C	For Bus Bar Relay Retrofitment & AMP Work	18/Nov/2024	08:00	20/Nov/2024	18:00		PLANNED	Approved	18-Nov-24	08:00	20-Nov-24	18:00	
1403	RQ195739	OCC_224	cpcc1_sd	BUS	220KV BUS 1 AT KOTPUTLI(PG)	POWER GRID	D	For Construction Activities of SS-104 Package (Bus Bar Relay Stability Test)	18/Nov/2024	08:00	19/Nov/2024	18:00		PLANNED	Approved	18-Nov-24	08:00	19-Nov-24	18:00	
1404	RQ195447	OCC_224	cpcc3_sd	BUS	220KV BUS 1 AT SITARGANI(PG)	POWER GRID	D	bus bar protection testing	18/Nov/2024	08:00	18/Nov/2024	18:00		PLANNED	Approved	18-Nov-24	08:00	18-Nov-24	18:00	

1405	RQ195439	OCC_224	cpcc3_sd	BUS	220KV BUS 1 AT ALLAHABAD(PG)	POWER GRID	C	For Bus Bar Relay Retrofitment & AMP Work	14/Nov/2024	08:00	16/Nov/2024	18:00		PLANNED	Approved	14-Nov-24	08:00	16-Nov-24	18:00	
1406	RQ195737	OCC_224	cpcc1_sd	BUS	220KV BUS 2 AT KOTPUTLI(PG)	POWER GRID	D	For Construction Activities of SS-104 Package (erection of equipment)	11/Nov/2024	08:00	12/Nov/2024	20:00	Shutdown of 220 kV Bus-1,BUS-2 and BUS-3 required simultaneously for stringing of Jack Bus in R&Y phase.	PLANNED	Approved	11-Nov-24	08:00	12-Nov-24	20:00	
1407	RQ195736	OCC_224	cpcc1_sd	BUS	220KV BUS 1 AT KOTPUTLI(PG)	POWER GRID	D	For Construction Activities of SS-104 Package (erection of equipment)	11/Nov/2024	08:00	12/Nov/2024	20:00	Shutdown of 220 kV Bus-1,BUS-2 and BUS-3 required simultaneously for stringing of Jack Bus in R&Y phase.	PLANNED	Approved	11-Nov-24	08:00	12-Nov-24	20:00	
1408	RQ195738	OCC_224	cpcc1_sd	BUS	220KV BUS 3 AT KOTPUTLI(PG)	POWER GRID	D	For Construction Activities of SS-104 Package (erection of equipment)	11/Nov/2024	08:00	12/Nov/2024	20:00	Shutdown of 220 kV Bus-1,BUS-2 and BUS-3 required simultaneously for stringing of Jack Bus in R&Y phase.	PLANNED	Approved	11-Nov-24	08:00	12-Nov-24	20:00	
1409	RQ195733	OCC_224	cpcc1_sd	BUS	220KV BUS 2 AT KOTPUTLI(PG)	POWER GRID	D	For Construction Activities of SS-104 Package (Bus Stability Test)	05/Nov/2024	08:00	05/Nov/2024	18:00		PLANNED	Approved	05-Nov-24	08:00	05-Nov-24	18:00	
1410	RQ195445	OCC_224	cpcc3_sd	BUS	220KV BUS 1 AT AGRA(PG)	POWER GRID	D	to attend alignment issue in W2.W3.Q11 B-Ph isolator in 220 kV side bay of 400KV /220KV ICT-1.	05/Nov/2024	08:00	05/Nov/2024	18:00		PLANNED	Approved	05-Nov-24	08:00	05-Nov-24	18:00	
1411	RQ195732	OCC_224	cpcc1_sd	BUS	220KV BUS 1 AT KOTPUTLI(PG)	POWER GRID	D	For Construction Activities of SS-104 Package (Bus Stability Test)	04/Nov/2024	08:00	04/Nov/2024	18:00		PLANNED	Approved	04-Nov-24	08:00	04-Nov-24	18:00	
1412	RQ195478	OCC_224	slcjk_sd	BUS	220 KV CHOWADHI (JK) - BUS 1	PDD JK	D	Preventive Maintenance	17/Nov/2024	08:00	17/Nov/2024	13:00		PLANNED	Approved	17-Nov-24	08:00	17-Nov-24	13:00	
1413	RQ195479	OCC_224	slcjk_sd	BUS	220 KV CHOWADHI (JK) - BUS 2	PDD JK	D	Preventive Maintenance	17/Nov/2024	08:00	17/Nov/2024	13:00		PLANNED	Approved	17-Nov-24	08:00	17-Nov-24	13:00	
1414	RQ195480	OCC_224	slcjk_sd	BUS	220KV BUS 1 AT GLADNI(PDD)	PDD JK	D	Preventive Maintenance	10/Nov/2024	08:00	10/Nov/2024	13:00		PLANNED	Approved	10-Nov-24	08:00	10-Nov-24	13:00	Complete shutdown of Gladini(PDD)/may be allowed subject to prior consent being taken from Local authority
1415	RQ195481	OCC_224	slcjk_sd	BUS	220KV BUS 2 AT GLADNI(PDD)	PDD JK	D	Preventive Maintenance	10/Nov/2024	08:00	10/Nov/2024	13:00		PLANNED	Approved	10-Nov-24	08:00	10-Nov-24	13:00	Complete shutdown of Gladini(PDD)/may be allowed subject to prior consent being taken from Local authority
1416	RQ195560	OCC_224	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTS) - BUS 2	PBTS	D	Bay Extension Work	16/Nov/2024	17:00	20/Nov/2024	23:00		PLANNED	Approved	16-Nov-24	19:00	20-Nov-24	23:00	May be given from 1900 Hrs

1417	RQ195559	OCC_224	cpcc1_sd	BUS	220 KV BIKANER_2 (PBSTL) - BUS 1	PBSTL	D	Bay Extension Work	11/Nov/2024	17:00	15/Nov/2024	23:00		PLANNED	Approved	11-Nov-24	19:00	15-Nov-24	23:00	May be given from 1900 Hrs
1418	RQ195394	OCC_224	slcpcs_sd	BUS	220 KV DHANANSU(PS) - BUS 2	PSTCL	D	Stringing of jackbus LV SIDE	10/Nov/2024	09:00	10/Nov/2024	17:00	Blackout	PLANNED	Approved	10-Nov-24	09:00	10-Nov-24	17:00	
1419	RQ195393	OCC_224	slcpcs_sd	BUS	220 KV DHANANSU(PS) - BUS 1	PSTCL	D	Stringing of jackbus LV SIDE	10/Nov/2024	09:00	10/Nov/2024	17:00	Blackout	PLANNED	Approved	10-Nov-24	09:00	10-Nov-24	17:00	
1420	RQ194623	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HIRANAGAR(PDD)-SEWA_2(NH) (PG) CKT-2		D	For AMP of Line Equipments at Hiranagar end.	29/Nov/2024	09:00	29/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	29-Nov-24	09:00	29-Nov-24	18:00	
1421	RQ194622	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HIRANAGAR(PDD)-SEWA_2(NH) (PG) CKT-1		D	For AMP of Line Equipments at Hiranagar end.	27/Nov/2024	09:00	27/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	27-Nov-24	09:00	27-Nov-24	18:00	
1422	RQ194625	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-KATHUA(JK) (PG) CKT-1		D	For AMP of Line Equipments	25/Nov/2024	09:00	25/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	25-Nov-24	09:00	25-Nov-24	18:00	
1423	RQ195336	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-MAHANPUR(PDD) (PG) CKT-1		D	For AMP of Line Equipments	23/Nov/2024	10:00	23/Nov/2024	14:00	Kindly approve.	PLANNED	Approved	23-Nov-24	10:00	23-Nov-24	14:00	
1424	RQ194624	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV KATHUA(JK)-MAHANPUR(JK) (PG) CKT-1		D	For AMP of Line Equipments	22/Nov/2024	09:00	22/Nov/2024	18:00	Kindly approve.	PLANNED	Approved	22-Nov-24	09:00	22-Nov-24	18:00	
1425	RQ194591	OCC_224	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-KATHUA(JK) (PG) CKT-1		D	A/R switch into non auto mode for carrying out PID Work at Loc. No.28.	09/Nov/2024	09:30	09/Nov/2024	15:00	Kindly approve.	PLANNED	Approved	09-Nov-24	09:30	09-Nov-24	15:00	
1426	RQ195750	OCC_224	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	29/Nov/2024	08:00	29/Nov/2024	18:00		PLANNED	Approved	29-Nov-24	08:00	29-Nov-24	18:00	
1427	RQ194484	OCC_224	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	29/Nov/2024	08:00	29/Nov/2024	18:00		PLANNED	Approved	29-Nov-24	08:00	29-Nov-24	18:00	
1428	RQ194480	OCC_224	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	132 KV JAMALPUR(BBMB)-GHULAL(PS) (PSTCL) CKT-2	PSTCL	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 357 to 370.	26/Nov/2024	08:00	26/Nov/2024	18:00		PLANNED	Approved	26-Nov-24	08:00	26-Nov-24	18:00	
1429	RQ194479	OCC_224	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	132 KV JAMALPUR(BBMB)-GHULAL(PS) (PSTCL) CKT-2	PSTCL	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 341 to 356 C.	25/Nov/2024	08:00	25/Nov/2024	18:00		PLANNED	Approved	25-Nov-24	08:00	25-Nov-24	18:00	
1430	RQ195523	OCC_224	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	132 KV JAMALPUR(BBMB)-GHULAL(PS) (PSTCL) CKT-2	PSTCL	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 341 to 356 C.	25/Nov/2024	08:00	25/Nov/2024	18:00		PLANNED	Approved	25-Nov-24	08:00	25-Nov-24	18:00	
1431	RQ194475	OCC_224	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	132 KV JAMALPUR(BBMB)-GHULAL(PS) (PSTCL) CKT-2	PSTCL	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 321 to 340.	23/Nov/2024	08:00	23/Nov/2024	18:00		PLANNED	Approved	23-Nov-24	08:00	23-Nov-24	18:00	

1432	RQ195526	OCC_224	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	132 KV JAMALPUR(BBMB)-GHULAL(PSTCL) CKT-2	PSTCL	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 321 to 340.	23/Nov/2024	08:00	23/Nov/2024	18:00		PLANNED	Approved	23-Nov-24	08:00	23-Nov-24	18:00	
1433	RQ194470	OCC_224	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	132 KV JAMALPUR(BBMB)-GHULAL(PSTCL) CKT-2	PSTCL	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 301 to 320.	22/Nov/2024	08:00	22/Nov/2024	18:00		PLANNED	Approved	22-Nov-24	08:00	22-Nov-24	18:00	
1434	RQ195528	OCC_224	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	132 KV JAMALPUR(BBMB)-GHULAL(PSTCL) CKT-2	PSTCL	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 301 to 320.	22/Nov/2024	08:00	22/Nov/2024	18:00		PLANNED	Approved	22-Nov-24	08:00	22-Nov-24	18:00	
1435	RQ194467	OCC_224	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	132 KV JAMALPUR(BBMB)-GHULAL(PSTCL) CKT-1	PSTCL	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 357 to 370.	21/Nov/2024	08:00	21/Nov/2024	18:00		PLANNED	Approved	21-Nov-24	08:00	21-Nov-24	18:00	
1436	RQ194463	OCC_224	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	132 KV JAMALPUR(BBMB)-GHULAL(PSTCL) CKT-1	PSTCL	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 341 to 356 C.	20/Nov/2024	08:00	20/Nov/2024	17:00		PLANNED	Approved	20-Nov-24	08:00	20-Nov-24	17:00	
1437	RQ194461	OCC_224	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	132 KV JAMALPUR(BBMB)-GHULAL(PSTCL) CKT-1	PSTCL	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 321 to 340.	19/Nov/2024	08:00	19/Nov/2024	18:00		PLANNED	Approved	19-Nov-24	08:00	19-Nov-24	18:00	
1438	RQ194453	OCC_224	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	132 KV JAMALPUR(BBMB)-GHULAL(PSTCL) CKT-1	PSTCL	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 301 to 320.	18/Nov/2024	08:00	18/Nov/2024	18:00		PLANNED	Approved	18-Nov-24	08:00	18-Nov-24	18:00	
1439	RQ194452	OCC_224	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	18/Nov/2024	08:00	18/Nov/2024	18:00		PLANNED	Approved	18-Nov-24	08:00	18-Nov-24	18:00	
1440	RQ194420	OCC_224	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	06/Nov/2024	08:00	06/Nov/2024	17:00		PLANNED	Approved	06-Nov-24	08:00	06-Nov-24	17:00	
1441	RQ195698	OCC_224	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	132 KV DEHAR(BB)-KANGOO(HP) (HPPTCL) CKT-1	HPPTCL	D	To attend Hot Point	12/Nov/2024	08:00	12/Nov/2024	18:00		PLANNED	Approved	12-Nov-24	08:00	12-Nov-24	18:00	
1442	RQ195241	OCC_224	slcprs_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SHEOPUR(MP)-KHANDAR(RS) (MPSEB) CKT-1	MPSEB, RRVPNL	D	For Quaterly/ Half yearly Maintenance at 132kV GSS khandar	08/Nov/2024	09:00	08/Nov/2024	13:00		PLANNED	Approved	08-Nov-24	09:00	08-Nov-24	13:00	
1443	RQ195413	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SITARGANI(PG)-SITARGANI(SIDCUL) (PTCUL) CKT-1	PTCUL	D	AMP	05/Nov/2024	09:00	05/Nov/2024	18:00		PLANNED	Rejected					Consent denied by UK as complete supply of 132 kv S/s ELDICO (UK) will be affected.
1444	RQ195381	OCC_224	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV PITHORAGARH(PG)-PITHORAGARH(PTCUL) (PTCUL) CKT-1	PTCUL	D	AMP Line bay	05/Nov/2024	09:00	05/Nov/2024	17:00		PLANNED	Approved	22-Oct-24	09:00	22-Oct-24	17:00	Consent given by UK to plan this s/d on 22.10.2024 in coordination with EE, Almora, PTCUL for pre diwali maintenance

1445	RQ195546	OCC_224	cpcc1_sd	BAY	202(IJUNA) MAIN BAY - 220 KV BIKANER_2 (PBTSL) - BUS 1 (PBTSL) AT 220 KV BIKANER_2 (PBTSL)	PBTSL	C	Bay Extension Work	25/Nov/2024	17:00	30/Nov/2024	23:00		PLANNED	Approved	25-Nov-24	19:00	30-Nov-24	23:00	May be given from 1900 Hrs(Future bay)
1446	RQ195598	OCC_224	cpcc1_sd	BAY	204 BUS COUPLER BAY - 220KV BUS 1 AT BAGHPAT(PG) (POWERGRID) AND 220KV BUS 2 AT BAGHPAT(PG) AT 220 KV BAGHPAT(PG) (POWERGRID)	POWER GRID	C	Rectification of P.D defect in 220kV Main Bus-1	19/Nov/2024	08:00	22/Nov/2024	18:00	Along with 220kV Main Bus-1 and along with requested transmission line	PLANNED	Approved	19-Nov-24	08:00	22-Nov-24	18:00	
1447	RQ195204	OCC_224	cpcc3_sd	BAY	213 MAIN BAY - 220 KV KANPUR(PG)-KANPURNaubas TA(UP) (PG) CKT-1 (POWERGRID) AT 220 KV KANPUR(PG)	POWER GRID	C	S/d of Bay-213 at Kanpur-Main Bay of 220kV Kanpur-Naubasta line is required for drive overhauling of 220kV ABB circuit breaker. During S/d line shall remain charged from TBC bay	14/Nov/2024	08:00	16/Nov/2024	18:00		PLANNED	Approved	14-Nov-24	08:00	16-Nov-24	18:00	
1448	RQ195203	OCC_224	cpcc3_sd	BAY	210 MAIN BAY - 220 KV KANPUR(PG)-MAINPURI(UP) (PG) CKT-1 (POWERGRID) AT 220 KV KANPUR(PG)	POWER GRID	C	For pneumatic drive overhauling of 220kV circuit breaker-ABB make. During s/d 220kV Kanpur-Mainpuri line shall remain charged from TBC Bay	11/Nov/2024	08:00	13/Nov/2024	18:00		PLANNED	Approved	11-Nov-24	08:00	13-Nov-24	18:00	
1449	RQ195202	OCC_224	cpcc3_sd	BAY	204 BUS COUPLER BAY - 220KV BUS 1 AT KANPUR(PG) (POWERGRID) AND 220KV BUS 2 AT KANPUR(PG) AT 220 KV KANPUR(PG) (POWERGRID)	POWER GRID	C	For pneumatic drive overhauling of 220kV circuit breaker-ABB make.	07/Nov/2024	08:00	09/Nov/2024	18:00		PLANNED	Approved	07-Nov-24	08:00	09-Nov-24	18:00	
1450	RQ195804	OCC_224	bbmb_sd	BAY	E05 BUS COUPLER BAY - 220KV BUS 1 AT BALLABHGARH(B B) (BBMB) AND 220KV BUS 2 AT BALLABHGARH(B B) AT 220 KV BALLABHGARH(B B) (BBMB)	BBMB	D	Yearly Maintenance	14/Nov/2024	08:00	14/Nov/2024	18:00		PLANNED	Approved	14-Nov-24	08:00	14-Nov-24	18:00	
1451	RQ195469	OCC_224	cpcc3_sd	TCSC	TCSC OF 400 KV GORAKHPUR-MUZAFFARPUR (PG) CKT-2 AT GORAKHPUR(PG)	POWER GRID	D	Troubleshooting work of TCSC FSC System	26/Nov/2024	09:30	26/Nov/2024	17:30		PLANNED	Approved	27-Nov-24	09:30	27-Nov-24	17:30	May be allowed subject to real time grid condition

1452	RQ195470	OCC_224	cpcc3_sd	TCSC	TCSC OF 400 KV GORAKHPUR-MUZAFFARPUR (PG) CKT-1 AT GORAKHPUR(PG)	POWER GRID	D	Troubleshooting work of TCSC FSC System	26/Nov/2024	09:30	26/Nov/2024	17:30		PLANNED	Approved	26-Nov-24	09:30	26-Nov-24	17:30	May be allowed subject to real time grid condition
1453	RQ194637	OCC_224	cpcc2_sd	SVC/STATCOM	STATCOM No 1(-100/+100MVAR) at 400 KV Nallagarh(PG)	POWER GRID	D	AMP WORKS of Coupling Transformers, Cleaning of MV Busbar insulators AND Tightening of MV Isolators.	18/Nov/2024	09:00	19/Nov/2024	18:00	KINDLY APPROVE	PLANNED	Approved	18-Nov-24	09:00	19-Nov-24	18:00	May be allowed subject to real time grid condition
1454	RQ194638	OCC_224	cpcc1_sd	SVC/STATCOM	STATCOM No 2(-100/+100MVAR) at 400 KV Nallagarh(PG)	POWER GRID	D	AMP WORKS of Coupling Transformers, Cleaning of MV Busbar insulators AND Tightening of MV Isolators.	18/Nov/2024	09:00	19/Nov/2024	18:00	KINDLY APPROVE	PLANNED	Approved	20-Nov-24	09:00	21-Nov-24	18:00	May be allowed subject to real time grid condition
1455	RQ195082	OCC_224	cpcc1_sd	SVC/STATCOM	SVC No 1(-300/+400MVAR) at 400 KV Kankroli(PG)	POWER GRID	D	Deweeding of MV yard area	16/Nov/2024	08:00	16/Nov/2024	15:00		PLANNED	Approved	16-Nov-24	16:00	16-Nov-24	23:00	May be allowed subject to real time grid condition from 16:00Hrs
1456	RQ195096	OCC_224	cpcc1_sd	SVC/STATCOM	TCR No 1(-500/+40MVAR) at 400 KV Kurukshetra(PG)	POWER GRID	C	For modification work in 1Ph disconnector and replacement of bottom pedestal and insulators with SS material in TCR reactor	01/Nov/2024	08:00	22/Nov/2024	18:00		PLANNED	Approved	01-Nov-24	08:00	15-Nov-24	18:00	
1457	RQ195089	OCC_224	cpcc1_sd	SVC/STATCOM	STATCOM No 1(-425/+550MVAR) at 400 KV Fatehgarh_II(PG)	POWER GRID	D	For commissioning work and final tuning of Controller. CSD Fine tuning of the coupling transformer	01/Nov/2024	15:00	22/Nov/2024	23:00		PLANNED	Approved	01-Nov-24	17:00	22-Nov-24	23:00	May be given from 1700 Hrs
1458	RQ195090	OCC_224	cpcc1_sd	SVC/STATCOM	STATCOM No 2(-425/+550MVAR) at 400 KV Fatehgarh_II(PG)	POWER GRID	D	For erection of Gantry tower of 400 kV ACME line bay for termination of line at subsation. For balance commissioning work and final tuning of Controller. CSD Fine tuning of the coupling transformer	01/Nov/2024	15:00	03/Nov/2024	23:00		PLANNED	Approved	01-Nov-24	17:00	03-Nov-24	23:00	May be given from 1700 Hrs
1459	RQ195547	OCC_224	cpcc1_sd	SVC/STATCOM	STATCOM No 1(-425/+550MVAR) at 400 KV Bikaner_2 (PBTSL)	PBTSL	D	For Rectification of AVR issues and RTV coating	20/Nov/2024	08:00	25/Nov/2024	18:00		PLANNED	Approved	20-Nov-24	16:00	25-Nov-24	23:00	Utility may explore the possibility to take the shutdown on Daily basis during evening hours

Outages proposed in other RPCs requiring NRPC approval

Sl No	Outages proposed in	Name of Requesting Agency	Name of Elements	From	To	Basis	Reason	Remarks (If Any)	Shutdown Status	OCC Remarks	
1	ERPC	JUSNL	132 KV Rihand -Garhwa T/L	01.11.2024	09:00 hrs	4/Nov/24	17:00hrs	ODB	For tree cutting/pruning and routine maintenace at different locations	Approved	
2	ERPC	JUSNL	133 kv Rihand-Garhwa Rd T/L Ckt-2	15/Feb/24	08:00hrs	21/Feb/24	17:00hrs	OCB	For Re-Sagging work at Loc. No. 362-374	Approved	
3	ERPC	JUSNL	134 kv Rihand-Garhwa Rd T/L Ckt-2	23/Feb/24	08:00hrs	29/Feb/24	17:00hrs	OCB	For Re-Sagging work at Loc. No. 374-392	Approved	
4	ERPC	JUSNL	132 KV Rihand -Nagaruntari T/L	03.11.2024	09:00 hrs	4/Nov/24	17:00hrs	ODB	For tree cutting/pruning and routine maintenace at different locations	Approved	
5	ERPC	POWERGRID_ER1	400KV-BIHARSARIFF(PG)-SAHUPURI-2	11/Oct/24	9:00	14/Nov/24	17:30	D	For Insulator Replacement works in 400 KV Biharsharif -Sahupuri Ckt 2 at Location.no-TAPO2 TO TAP05.	Approved	
6	ERPC	POWERGRID_ER1	A/R OF 400KV-BIHARSARIFF(PG)-SAHUPURI-1	11/Oct/24	9:00	14/Nov/24	17:30	D	To facilitate shutdown of Parallel Circuit	Approved	
7	ERPC	POWERGRID_ER1	400KV-BIHARSARIFF(PG)-SAHUPURI-1	7/Nov/24	9:00	10/Nov/24	17:30	D	For Insulator Replacement works in 400 KV Biharsharif -Sahupuri Ckt 1 at Location.no-TAPO2 TO TAP05.	Approved	
8	ERPC	POWERGRID_ER1	A/R OF 400KV-BIHARSARIFF(PG)-SAHUPURI-2	7/Nov/24	9:00	10/Nov/24	17:30	D	To facilitate shutdown of Parallel Circuit	Approved	
9	ERPC	POWERGRID_ER1	400KV-BIHARSARIFF(PG)-SAHUPURI-2	5/Nov/24	9:00	6/Nov/24	17:30	C	For Insulator Replacement works in 400 KV Biharsharif -Sahupuri Ckt 2 at Location.no-TAP01A & TAP01. Also need shutdown of following line on same day:- 1. 400KV BSF-SAHUPURI LINE CKT-I 2. 400KV BSF-BANKA LINE CKT-I 3. 400KV BSF-BANKA LINE CKT-II	Approved	
10	ERPC	POWERGRID_ER1	400KV-BIHARSARIFF(PG)-SAHUPURI-1	5/Nov/24	9:00	6/Nov/24	17:30	C	For Insulator Replacement works in 400 KV Biharsharif -Sahupuri Ckt 1 at Location.no-TAP01A & TAP01. Also need shutdown of following line on same day:- 1. 400KV BSF-SAHUPURI LINE CKT-II 2. 400KV BSF-BANKA LINE CKT-I 3. 400KV BSF-BANKA LINE CKT-II	Approved	
11	ERPC	POWERGRID_ER1	765KV-GAYA-BALIA-1	13/Nov/24	9:00	13/Nov/24	17:30	D	Insulator cleaning work at vulnerable locations polluted due to bird droppings	Approved	
12	ERPC	POWERGRID_ER1	HVDC PUSAULI+EASTERN SIDE FILTER BUS+AC BYPASS	18/Nov/24	9:00	19/Nov/24	17:30	C	FOR RTU UPGRADATION WORK	Approved	
13	ERPC	POWERGRID_ER1	HVDC PUSAULI+EASTERN SIDE FILTER BUS+AC BYPASS	11/Nov/24	9:00	12/Nov/24	17:30	C	FOR VALVE COOLING PLC RECTIFICATION	Approved	
14	ERPC	POWERGRID_ER1	400KV-PUSAULI(PG)-ALLAHABAD-1	9/Nov/24	9:00	9/Nov/24	17:30	D	LBB retrofitting works and SCADA validation for Bay 404R.	Approved	
15	ERPC	POWERGRID_ER1	400KV-PUSAULI(PG)-VARANASI-1	6/Nov/24	9:00	6/Nov/24	17:30	D	LBB retrofitting works and SCADA validation for Bay 401R.	Approved	
16	ERPC	POWERGRID_ER1	400KV-PUSAULI(PG)-ALLAHABAD-1	4/Nov/24	9:00	5/Nov/24	17:30	C	LBB retrofitting works and SCADA validation for Bays 404 & 405 both LBB relays are in same panel.	Approved	
17	ERPC	POWERGRID_ER1	400KV-PUSAULI(PG)-VARANASI-1	1/Nov/24	9:00	2/Nov/24	17:30	C	LBB retrofitting works and SCADA validation for Bay 401 & 402 both LBB relays are in same panel.	Approved	
18	ERPC	POWERGRID_ER1	400KV-MUZAFFARPUR(PG)-GORAKHPUR-1	11/Nov/24	9:00	11/Nov/24	17:30	D	AMP OF LINE BAY AND LINE REACTOR BAY OF GORAKHPUR-1 AT MUZAFFARPUR	Approved	
19	ERPC	POWERGRID_ER1	400KV-MUZAFFARPUR(PG)-GORAKHPUR-2	1/Nov/24	9:00	1/Nov/24	17:30	D	LINE BAY AMP OF 400KV MUZAFFARPUR-GORAKHPUR CKT-2 AT MUZAFFARPUR	Approved	
20	ERPC	POWERGRID_ER1	A/R OF 400KV-PUSAULI(PG)-VARANASI-1	18/Nov/24	9:00	18/Nov/24	17:30	D	To facilitate the insulator cleaning work of 400kv Pusaui Allahabad TL	Approved	
21	ERPC	POWERGRID_ER1	A/R OF 400KV-PUSAULI(PG)-ALLAHABAD-1	19/Nov/24	9:00	19/Nov/24	17:30	D	To facilitate the insulator cleaning work of 400kv Pusaui Varanasi TL	Approved	
22	ERPC	POWERGRID_ER1	400KV-PUSAULI(PG)-VARANASI-1	19/Nov/24	9:00	19/Nov/24	17:30	D	Insulator cleaning work at vulnerable locations polluted due to brick quarry & bird droppings	Approved	
23	ERPC	POWERGRID_ER1	400KV-PUSAULI(PG)-ALLAHABAD-1	18/Nov/24	9:00	18/Nov/24	17:30	D	Insulator cleaning work at vulnerable locations polluted due to brick quarry & bird droppings	Approved	
24	ERPC	POWERGRID_ER1	765KV-GAYA-VARANASI-2	16/Nov/24	9:00	16/Nov/24	17:30	D	Insulator cleaning work at vulnerable locations polluted due to brick quarry & bird droppings	Approved	
25	ERPC	POWERGRID_ER1	765KV-GAYA-VARANASI-1	15/Nov/24	9:00	15/Nov/24	17:30	D	Insulator cleaning work at vulnerable locations polluted due to brick quarry & bird droppings	Approved	
26	ERPC	POWERGRID_ER1	765KV-FATEHPUR-PUSAULI-1	14/Nov/24	9:00	14/Nov/24	17:30	D	Insulator cleaning work at vulnerable locations polluted due to brick quarry & bird droppings	Approved	
27	ERPC	POWERGRID_ER1	A/R OF 400KV-PATNA-BALIA-2	21/Nov/24	9:00	21/Nov/24	17:30	D	To facilitate shutdown of Parallel Circuit	Approved	
28	ERPC	POWERGRID_ER1	400KV-PATNA-BALIA-1	21/Nov/24	9:00	21/Nov/24	17:30	D	Insulator cleaning work at vulnerable locations polluted due to bird droppings	Approved	
29	ERPC	POWERGRID_ER1	A/R OF 400KV-NAUBATPUR(BH)-BALIA-2	19/Nov/24	9:00	19/Nov/24	17:30	D	To facilitate shutdown of Parallel Circuit	Approved	
30	ERPC	POWERGRID_ER1	400KV-PATNA-BALIA-3	19/Nov/24	9:00	19/Nov/24	17:30	D	Insulator cleaning work at vulnerable locations polluted due to bird droppings	Approved	
31	WRPC	POWERGRID_WR2	400KV-VINDHYACHAL(PG)-RIHAND-2	18/Nov/24	9:00	18/Nov/24	18:00	D	Line Equipment AMP Work at Vindhychal(PS). A/R off of Ckt 1 and Dia to be kept open at both ends.	Approved	
32	WRPC	POWERGRID_WR2	400KV-VINDHYACHAL(PG)-RIHAND-1	19/Nov/24	9:00	19/Nov/24	18:00	D	Line Equipment AMP Work at Vindhychal(PS). A/R off of Ckt2 and Dia to be kept open at both ends.	Approved	
33	WRPC	POWERGRID_WR2	765KV-BANASKANTHA-CHITTORGARH-1	13/Nov/24	15:00	13/Nov/24	23:00	D	For attending shutdown defects in Line and TWFL comissioning. A/R Non Auto mode in Circuit #2 For attending shutdown defects in circuit #1. Dia to be kept open at both ends.	Approved	ATC Curtailment of 2950 MW in NR Export. May be allowed from 15:00 hrs.
34	WRPC	POWERGRID_WR2	765KV-BANASKANTHA-CHITTORGARH-2	13/Nov/24	15:00	13/Nov/24	23:00	D	A/R Non Auto mode For attending shutdown defects in circuit #1	Approved	
35	WRPC	POWERGRID_WR2	765KV-BANASKANTHA-CHITTORGARH-2	14/Nov/24	15:00	14/Nov/24	23:00	D	For attending shutdown defects in Line and TWFL comissioning. A/R Non Auto mode in Circuit #1 For attending shutdown defects in circuit #2/ YEARLY AMP. Dia to be kept open at both ends.	Approved	ATC Curtailment of 2950 MW in NR Export. May be allowed from 15:00 hrs.

36	WRPC	POWERGRID_WR2	765KV-BANASKANTHA-CHITTORGARH-1	14/Nov/24	15:00	14/Nov/24	23:00	D	A/R Non Auto mode For attending shutdown defects in circuit #2		Approved	
37	WRPC	POWERGRID_WR2	400KV-KANSARI-KANKROLI-1	20/Nov/24	15:00	20/Nov/24	23:00	D	Yearly AMP of LTE and main bay circuit breaker and For attending shutdown defects in Line at Kansari end. Dia to be kept open at both ends.	ATC Curtailment of 2100 MW in NR Export. May be allowed from 15:00 hrs.	Approved	ATC Curtailment of 2100 MW in NR Export. May be allowed from 15:00 hrs.
38	WRPC	POWERGRID_WR2	4400KV-KANSARI-KANKROLI 2(BYPASS AT BHINMAL)-1	20/Nov/24	15:00	20/Nov/24	23:00	D	A/R Non Auto mode in Circuit #2 For attending shutdown defects in circuit #1		Approved	
39	WRPC	POWERGRID_WR2	4400KV-KANSARI-KANKROLI 2(BYPASS AT BHINMAL)-1	21/Nov/24	15:00	21/Nov/24	23:00	D	For attending shutdown defects in Line. Dia to be kept open at both ends.	ATC Curtailment of 2100 MW in NR Export. May be allowed from 15:00 hrs.	Approved	ATC Curtailment of 2100 MW in NR Export. May be allowed from 15:00 hrs.
40	WRPC	POWERGRID_WR2	400KV-KANSARI-KANKROLI-1	21/Nov/24	15:00	21/Nov/24	23:00	D	A/R Non Auto mode in Circuit #1 For attending shutdown defects in circuit #2	ATC Curtailment of 2100 MW in NR Export. May be allowed from 15:00 hrs.	Approved	ATC Curtailment of 2100 MW in NR Export. May be allowed from 15:00 hrs.
41	WRPC	POWERGRID_WR2	765KV-GWALIOR-ORAI-1	26/Nov/24	9:00	26/Nov/24	18:00	D	for attending S/D nature defect in line. Dia to be kept open at both ends.		Approved	
42	WRPC	POWERGRID_WR2	765KV-SATNA-ORAI-1	26/Nov/24	9:00	26/Nov/24	18:00	D	A/R in non auto required to attend S/D NATURE DEFECTS in 765KV-GWALIOR-ORAI-1		Approved	
43	WRPC	POWERGRID_WR2	765KV-SATNA-ORAI-1	6/Nov/24	9:00	6/Nov/24	14:00	D	For Switching of Spare with R-ph (For taking R-Ph in Service)	ATC Curtailment of 2450 MW in NR Import	Approved	ATC Curtailment of 2450 MW in NR Import
44	WRPC	POWERGRID_WR2	765KV-JABALPUR-ORAI-1	5/Nov/24	9:00	5/Nov/24	13:30	D	AMP of Line Reactor & Spare rotation work , dia to be kept open both ends	ATC Curtailment of 900 MW in NR Import	Approved	ATC Curtailment of 900 MW in NR Import
45	WRPC	POWERGRID_WR2	765KV-JABALPUR-ORAI-1	20/Nov/24	9:00	20/Nov/24	13:30	D	For Normalization of spare Reactor work, Dia to be kept open at both ends.	ATC Curtailment of 900 MW in NR Import	Approved	ATC Curtailment of 900 MW in NR Import
46	WRPC	POWERGRID_WR2	765KV-JABALPUR-ORAI-1	1/Nov/24	7:00	30/Nov/24	18:00	D	For OPGW stringing under live line condition, A/R non auto required at both ends.		Approved	
47	WRPC	MP_SLDC	220KV-MALANPUR-AURIYA-1	4/Nov/24	9:00	13/Nov/24	17:00	C	FOR RE-STRINGING OF EARTH WIRE		Approved	
48	WRPC	MP_SLDC	220KV-MEHGAON-AURIYA-1	15/Nov/24	9:00	24/Nov/24	17:00	C	FOR RE-STRINGING OF EARTH WIRE		Approved	
49	WRPC	MP_SLDC	220KV-BHANPURA-MODAK-1	19/Nov/24	8:00	19/Nov/24	18:00	D	FOR LINE MAINTENANCE WORK		Approved	
50	WRPC	MP_SLDC	220KV-BHANPURA-RANPUR-1	27/Nov/24	8:00	27/Nov/24	18:00	D	FOR LINE MAINTENANCE WORK		Approved	
51	WRPC	MP_SLDC	132KV-SHEOPUR-KHANDAR-2	19/Nov/24	9:00	19/Nov/24	17:00	D	FOR LINE MAINTENANCE WORK		Approved	

PLANNED SHUT DOWN FOR THE MONTH OF OCTOBER- 2024 TO BE APPROVED BY OCC - 224

Name of Transmission Zone : Uttar Pradesh Power Transmission Corporation Limited

Sl.No.	Details of Transmission Line		From		To		Reason	"Outage Mode (Daily/ Continuous)"	Remarks	S/d Status	OCC Remarks
	Voltage Level	Name of Transmission Elements	Date	Time	Date	Time					
1	765KV	Bay 803 – Main Bay for Rampur – Ghatampur Line at Ghatampur end.	18.10.2024	10:00	18.10.2024	22:00	To carry out the following testing on Generator along with 765kV Switchyard to Synchronise the Unit#1 of 3x660MW Ghatampur Thermal Power Station tentatively on 18-10-2024 - 1. Short circuit test of Generator 2. Open Circuit test of Generator	Continuous	Shutdown will be for 12 hours between 18-10-2024 010:00 hrs to 18-10-2024 22:00hrs tentatively.	Approved	
2	765KV	765kV Main Bus-2 at Ghatampur end.	18.10.2024	10:00	18.10.2024	22:00	To carry out the following testing on Generator along with 765kV Switchyard to Synchronise the Unit#1 of 3x660MW Ghatampur Thermal Power Station tentatively on 18-10-2024 - 1. Short circuit test of Generator 2. Open Circuit test of Generator	Continuous	Shutdown will be for 12 hours between 18-10-2024 010:00 hrs to 18-10-2024 22:00hrs tentatively.	Approved	

PLANNED SHUT DOWN FOR THE MONTH OF NOV- 2024 WHICH ARE TO BE APPROVED BY OCC-224

Name : MEJA URJA NIGAM PRIVATE LIMITED

Sl. No.	Details of Transmission Line		Date		Timings		Reason	"Outage Mode (Daily/	Remarks	S/d Status	OCC Remarks
	Voltage Level	Name of Transmission Elements	From	To	From	To					
1	400KV	400KV MEJA-REWA LINE	03.11.2024	05.11.2024	9:00	18:00:00	MAINTAINANCE AND TESTING OF CT,ISOLATOR,RELAYS ETC.	Daily		Approved	No other s/d fom both end
2	400KV	400KV MEJA ICT TRANSFORMER-1	12.11.2024	14.11.2024	9:00	18:00:00	MAINTAINANCE AND TESTING OF CT,ISOLATOR,RELAYS ETC.	Continuous		Approved	Other ICT must be in service
3	400KV	400KV MEJA ICT TRANSFORMER-2	16.11.2024	18.11.2024	9:00	18:00:00	MAINTAINANCE AND TESTING OF CT,ISOLATOR,RELAYS ETC.	Continuous		Approved	Other ICT must be in service
4	400KV	400KV MEJA-ALLAHABAD LINE-2	07.11.2024	09.11.2024	9:00	18:00:00	MAINTAINANCE AND TESTING OF CT,ISOLATOR,RELAYS ETC.	Daily		Approved	No other s/d fom both end
5	400KV	400KV MEJA-MASAULI LINE	24.11.2024	26.11.2024	9:00	18:00:00	MAINTAINANCE AND TESTING OF CT,ISOLATOR,RELAYS ETC.	Daily		Approved	No other s/d fom both end
6	400KV	400KV MEJA-ALLAHABAD LINE-1	28.11.2024	30.11.2024	9:00	18:00:00	MAINTAINANCE AND TESTING OF CT,ISOLATOR,RELAYS ETC.	Daily		Approved	No other s/d fom both end

Sr No	Element Name	Owner	Daily/ Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	NRLDC Comments	Shutdown Status	OCC Remarks
1	NPCIL RAPS-B Unit-2 (220MW)	NPCIL	C	BIENNIAL SHUTDOWN ACTIVITIES WITH MANDATORY REGULATORY SURVEILLANCE (AS PER LGBR)	03/Nov/2024	0:00	12/Dec/2024	23:00	Mandatory regulatory surveillance as per AERB requirement (As per LGBR)		Approved	
2	220 KV RAPS_B(NP)-RAPS_A(NP) (RS) CKT-1	RRVPNL	C	PM checks on DS-A, DS-C, associated jumpers and PM checks on CB-9 and testing related jobs with Main Bus-I . PM Checks on LA and CVT.	09/Nov/2024	08:00	10/Nov/2024	18:00	RAPS-B UNIT-2 UNDER BSD		Approved	Subject to rajasthan consent and real time grid condition
3	220KV RAPS_B (NP) SAKATPURA (RS) (RS) CKT-1	RRVPNL	C	PM checks on DS-A, DS-C, associated jumpers and PM checks on CB-8 and testing related jobs with Main Bus-I PM checks on LA and CVT.	11/Nov/2024	08:00	12/Nov/2024	18:00	RAPS-B UNIT-2 UNDER BSD		Approved	Subject to rajasthan consent and real time grid condition
4	220 KV RAPS_C(NP)-RAPS_B(NP) (PG) CKT-1	PGCIL	C	PM checks on DS-A, DS-C, associated jumpers and PM checks on CB-4 and testing related jobs with Main Bus-I . PM checks on LA and CVT.	13/Nov/2024	08:00	14/Nov/2024	18:00	RAPS-B UNIT-2 UNDER BSD		Approved	Subject to rajasthan consent and real time grid condition
5	220 KV RAPS_B(NP)-RAPS_A(NP) (RS) CKT-1	RRVPNL	C	RAPS-1&2 Tie line PM checks on DS-B, DS-D, associated jumpers and CB-9 related jobs with Main Bus-II . PM checks on LA and CT.	26/Nov/2024	08:00	27/Nov/2024	18:00	RAPS-B UNIT-2 UNDER BSD		Approved	Subject to rajasthan consent and real time grid condition
6	220 KV RAPS_C(NP)-RAPS_B(NP) (PG) CKT-1	PGCIL	C	RAPS-5&6 Tie line PM checks on DS-B, DS-D, associated jumpers and CB-4 related jobs with Main Bus-II . PM checks on LA and CT.	28/Nov/2024	08:00	29/Nov/2024	18:00	RAPS-B UNIT-2 UNDER BSD		Approved	Subject to rajasthan consent and real time grid condition
7	220KV RAPS_B (NP) SAKATPURA (RS) (RS) CKT-1	RRVPNL	C	KOTA Line PM checks on DS-B, DS-D, associated jumpers and CB-8 related jobs with Main Bus-II . PM checks on LA and CT.	30/Nov/2024	08:00	01/Dec/2024	18:00	RAPS-B UNIT-2 UNDER BSD		Approved	Subject to rajasthan consent and real time grid condition

Maintenance programme of Transmission Lines emnating from HPGCL, RGTPP, Khedar, Hisar for the Month of October 2024

Name of the Utility: HPGCL

S.No.	Details of Transmission Element		Category	Date		Timings		Reason	Shutdown Status	OCC Remarks
	Voltage Level	Name		From	To	From	To			
1	400 KV	400 KV Khedar-Fatehabad Line and Main Bus-1	A	22.10.2024	22.10.2024	0900 Hrs	1800 Hrs	Gen Mtc. and Setting of Bus Pantagraph Isolators	Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/Bus shutdown may be allowed on daily basis
2	400 KV	400 KV Khedar- Kirori Circuit-I and Main Bus-1	A	23.10.2024	23.10.2024	0900 Hrs	1800 Hrs	Gen Mtc. and Setting of Bus Pantagraph Isolators	Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/Bus shutdown may be allowed on daily basis
3	400 KV	400 KV Khedar- Kirori Circuit-II and Main Bus-1	A	24.10.2024	24.10.2024	0900 Hrs	1800 Hrs	Gen Mtc. and Setting of Bus Pantagraph Isolators	Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/Bus shutdown may be allowed on daily basis
4	400 KV	400 KV Khedar-Nuhiyanwali Line and Main Bus-1	A	25.10.2024	25.10.2024	0900 Hrs	1800 Hrs	Gen Mtc. and Setting of Bus Pantagraph Isolators	Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/Bus shutdown may be allowed on daily basis

224th OCC Additional shutdowns of November-2024

SR. NO.	NAME OF LINE / EQUIPMENT (S/D REQUIRED)	DURATION				Type	TYPE OF WORK TO BE DONE	Remark	Shutdown Status	OCC Remarks
		From	To							
1	5	Date	Time	Date	Time		6	9		
1	132 KV Hissar- Amarpurathedi Line	11.10.2024	08:00 Hrs	13.10.2024	18:00 Hrs.	CONTINUOUS BASIS	For restringing work of Damaged Earthwire	Continuous Basis Shutdown	Approved	May be given subject to BBMB consent/Load to be managed by Rajasthan
2	132 KV Hissar- Amarpurathedi Line	11.10.2024	08:00 Hrs	13.10.2024	18:00 Hrs.	Continuous	For restringing work of Damaged Earthwire	Continuous Basis Shutdown	Approved	May be allowed subject to BBMB consent
3	400 KV Bhadla - Jodhpur Line	20.10.2024	08:00 Hrs	31.10.2024	18:00 Hrs.	Continuous	For work of Shifting / Height raising of 400KV Bhadla - Jodhpur & 400KV Bhadla – Merta (D/C LILO portion) Line at Jodhpur Ring road project of NHAI	Continuous Basis Shutdown	Conditionally approved	may be allowed after charging of 765KV Bhadla_2-Sikar_2 D/C as there will be no curtailment required at Bhadla(RS)
4	400KV Bhadla-Merta Line						400kv Jaisalmer-2 - Kankani line will remain Off during shutdown of 400kv Main Bus – I as the line cannot be shifted on 400kv Main Bus -II due to Non operation of defective 652-T Tie CB at 400kv GSS Jaisalmer-2		Conditionally approved	
5	400 KV Jodhpur - Kankani-II Line	04.11.2024	11:00 Hrs	06.11.2024	18:00 Hrs.	Continuous	For replacement of peak of 400 KV Jodhpur(Surpura)-Kakani-II Line at Location No 437	Continuous Basis Shutdown	Approved	Utility may apply the shutdown in D-5 basis and may be allowed subject to real time grid condition.
6	400 KV Jodhpur - Rajwest Line alongwith line reactor at 400 kV GSS Jodhpur.								Approved	

OUTAGE PLANNING TO BE APPROVED IN 224 TH OCC MEETING

Format I(B):Request For Bus, Bay,ICTs,Reactor,FACTS,FSCs,SVCs etc Outage by Indenting agency to RPC														
Indenting Agency		LPGCL, LALITPUR	For the Month	Nov-24	Date	10/1/2024								
Line Details							Proposed Date and Time							
Sl. No.	Name of the Requesting Agency	Voltage Level (kV)	Name of the Element	Owner	Inter-Regional / Intra-Regional	Daily/ Continous	Reason	From Date	From Time	To Date	To Time	Remarks	Shutdown Status	OCC Remarks
1	LPGCL Lalitpur	765/220 KV	LPGCL Generator Transformer # 1 (765 KV / 21 KV, 3 X 275 MVA)	LPGCL	Intra-Regional	Continous	UPPCL Approved outage of LPGCL Unit#1 (660 MW) For Boiler License renewal from NOV-2024	15-Nov-2024	010:00 Hrs.	22-Nov-2024	18:00 Hrs.	For Preventive checks of Unit#1 associated GT-bay Clamp & connectors tightness chacking , GT & UT Monsoon protection & To attend oil leakage if any.	Approved	
2	LPGCL Lalitpur	765/220 KV	LPGCL ICT-2 (765/220KV 315MVA)	LPGCL	Intra-Regional	Daily	To replace Y-phase damaged conductor	28-Oct-2024	08:00 Hrs.	28-Oct-2024	18:00 Hrs.	ICT-1 has sufficient margin to cater additional load while ICT-2 will be under shutdown during day hrs. in normal condition.	Approved	

Sr.No.	OCC No.	Requester	Element Name	Owner	Continous/daily	Reason	Requested from date	Requested from time	Requested to date	Requested to time	Shutdown Status	OCC Remarks
1	224	sldcps_sd	400kV Talwandi Saboo-Muktsar Circuit 2	PSTCL	Daily	Replacement of porcelain Insulator with Composite Long Road Polymer Insulator	20-Oct-24	0700hrs	25-Oct-24	1900hrs	Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
2	224	sldcps_sd	400kV Makhu-Muktsar Circuit 2	PSTCL	Daily	Replacement of porcelain Insulator with Composite Long Road Polymer Insulator	23-Oct-24	0700hrs	31-Oct-24	1900hrs	Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
3	224	sldcps_sd	400kV Talwandi Saboo-Dhuri Circuit 2	PSTCL	Daily	Replacement of porcelain Insulator with Composite Long Road Polymer Insulator	28-Oct-24	0700hrs	07-Nov-24	1900hrs	Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time

Planned Shutdown at 400kV S/Stn. Bannauli for November 2024

S.No.	Voltage Level	Details of Transmission Element	Category	Shutdown Type	From		To		Work to be Carried	Remarks	Shutdown Status	OCC Remarks
					Date	Time	Date	Time				
1	400kV	CB No. 1152 of spare Transformer bay no. 11	A	Daily	08.11.2024	08:00 Hrs	08.11.2024	12:00 Hrs	For CB testing and other PMS work	No load shall be affected being spare bay.	Approved	
2	400kV	CB No. 1252 of spare Transformer bay no. 12	A	Daily	08.11.2024	12:00 Hrs	08.11.2024	17:00 Hrs	For CB testing and other PMS work	No load shall be affected being spare bay.	Approved	
3	400kV	CB No. 2452 of 315MVA Transformer No.4	A	Daily	13.11.2024	12:00 Hrs	13.11.2024	17:00 Hrs	For CB testing and other PMS work	Transformer will remain charged through CB-2352	Approved	ICT will remain in service with other bay

Sr No	OCC Number	Name of Requesting Agency	Element Type	Element Name	Owner	Daily/ Continous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	Shutdown Status	OCC Remarks
1	224	PPGCL-BARA	Generator Transformer	21kV/765kV , 3X275MVA GT#2	PPGCL	Continous	OIL FILTRATION	16.11.2024	08:30AM	14.12.2024	18:30PM	RELATED TO U#2 Annual SHUTDOWN	Approved	
2	224	PPGCL-BARA	765kV Line	765kv line #2	PPGCL	Continous	retrofit of M-2 relay and relay testing	25.11.2024	08:30AM	26.11.2024	18:30PM	RELATED TO U#2 Annual SHUTDOWN	Approved	
3	224	PPGCL-BARA	Reactor	765KV LINE#2 RECTOR 110X3 MVAR	PPGCL	Continous	1- Oil filtration and testing. 2- silicon coating of bushing.	25.11.2024	08:30AM	02.12.2024	18:30PM	RELATED TO U#2 Annual SHUTDOWN	Approved	
4	224	PPGCL-BARA	Reactor	765kv 80X3 MVAR BUS REACTOR	PPGCL	Continous	1- Bushing and CT testing. 2- Isolator alignment.	25.11.2024	08:30AM	26.11.2024	18:30PM	RELATED TO U#2 Annual SHUTDOWN	Approved	
5	224	PPGCL-BARA	765/400kv ICT	765KV 500X3 MVA ICT#1	PPGCL	Continous	1- Oil filtration and testing. 2- silicon coating of bushing.	29.11.2024	08:30AM	06.12.2024	18:30PM	RELATED TO U#2 Annual SHUTDOWN	Approved	
6	224	PPGCL-BARA	LINE	400kv line#1	PPGCL	DAILY	Winter Preparedness	18.11.2024	08:30AM	18.11.2024	18:30PM	Power Evacuation will be available through 400KV CKT-2 & 765KV CKT-2	Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
7	224	PPGCL-BARA	LINE	400kv line#2	PPGCL	DAILY	Winter Preparedness	19.11.2024	08:30AM	19.11.2024	18:30PM	Power Evacuation will be available through 400KV CKT-1 & 765KV CKT-2	Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time

PLANNED SHUT DOWN FOR THE MONTH OF NOVEMBER- 2024 WHICH ARE TO BE APPROVED BY OCC

Name of Transmission Zone : Uttar Pradesh Power Transmission Corporation Limited

Sl.No.	Details of Transmission Line		Date		Timings		Reason	"Outage Mode (Daily/	Remarks	Shutdown Status	OCC Remarks
	Voltage Level	Name of Transmission Elements	From	To	From	To					
1	400KV BTPS	Anpara B-Anpara D CKT 2	05.11.2024	05.11.2024	13:00	16:00	COMMISSIONING OF low impedance bus bar protection relay	Daily	Bus bar commissioning work shifted to november due to shifting of OH 5 to Nov.	Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
2	400KV BTPS	Transfer bus BTPS with Reactor	08.11.2024	08.11.2024	9:00	17:00	COMMISSIONING OF low impedance bus bar protection relay	Daily	G-5 bay will be taken on transfer bus for checking.	Approved	May be allowed
3	400 KV ATPS	Anpara-Obra L2 line	26.11.2024	27.11.2024	08:00: Hrs	18:00 Hrs	Replacement of dropper and maintenance of bay equipments	Continuous		Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
4	400 kV	400kV Gr.Noida(765)-Gr.Noida(4) Ckt 2	29/11/2024	30-Nov-24	10:30	17:00	* Disc Cleaning work will be carried out during this shutdown period of >X mentioned line.	Daily		Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
5	400 kV	400kV Gr.Noida(765)-Gr.Noida(4) Ckt 1	26-Nov-24	27-Nov-24	10:30	17:00	* Disc Cleaning work will be carried out during this shutdown period of >X mentioned line.	Daily		Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
6	400kV FATEHABAD(765KV) PGCIL CKT1	S/D of 400 KV PGCIL Line (400kV Fatehabad -Agra(PG))	21-Nov-24	21-Nov-24	10:00	17:00	* S/D of 400 KV PGCIL Line >X* For Defective Polymer	Continuous		Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
7	220 kV	220 kv Fatehpur-Unchahar line	15-Oct-24	27-Oct-24	8:00	5:00	* Planned Shutdown for NHA1 Diversion at tower loc. AP	Continuous		Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC consent
8	400 kV	400 kV D/C Fatehpur- Mainpuri	14-Nov-24	14-Nov-24	9:00	18:00	Due to construction of 765 kV S/C (Quad) Mainpuri-Bara Ckt-1 TL, 765 kV S/C (Quad) Mainpuri-Unnao TL and 400 kV D/C (Quad) Tanda- Gonda TL	Daily		Approved	
9	400 kV	400 kV S/C Kanpur- Etah	21-Nov-24	21-Nov-24	9:00	18:00	Due to construction of 765 kV S/C (Quad) Mainpuri- Bar	Daily		Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
10	400 KV	400KV AnparaD-Anpara-B line 1(Tie Bay-405)	18.11.2024	20.11.2024	9:00	18:00	Maintenance, Tightness, Attending Hot spots, and Complete Testing of bay equipments such as CB Timing Test, DCRM, Tan Delta of CTs, Winding resistance, IR Test for CT,CVT etc.	Continuous		Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
11	400 KV	400KV AnparaD-Anpara-B line 2 ,(Tie Bay-408)	21.11.2024	23.11.2024	9:00	18:00	Maintenance, Tightness, Attending Hot spots, and Complete Testing of bay equipments such as CB Timing Test, DCRM, Tan Delta of CTs, Winding resistance, IR Test for CT,CVT etc.	Continuous		Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
12	765/400/220kV Gr. Noida	400kV Bus -1 at Gr. Noida S/s	11-Nov-24	11-Nov-24	9:00	18:00	For Annual Maintenance & Testing work (Power will not interrupted as it ll feed by Bus-2)	Continuous		Approved	May be allowed subject to no other outage
13	400 KV	401 MAIN BAY - 400KV SARNATH-AZAMGARH LINE AT 400KV SARNATH	21.10.2024	21.10.2024	13:30	17:30	For C B timing testing of bay	Continuous	Element shall remain in service via TBC	Approved	Element must remain in service with other bay
14	400 KV	402 MAIN BAY - 400KV ANPARA -SARNATH CKT-1 AT 400KV SARNATH	21.10.2024	21.10.2024	9:00	13:00	For C B timing testing of bay	Continuous	Element shall remain in service via TBC	Approved	Element must remain in service with other bay
15	400 KV	407 MAIN BAY - 400KV SARNATH-VARANASI PG CKT-1 AT 400KV SARNATH	22.10.2024	22.10.2024	9:00	13:00	For C B timing testing of bay	Continuous	Element shall remain in service via TBC	Approved	Element must remain in service with other bay
16	400 KV	406 MAIN BAY - 400KV SARNATH-VARANASI PG CKT-2 AT 400KV SARNATH	22.10.2024	22.10.2024	13:30	17:30	For C B timing testing of bay	Continuous	Element shall remain in service via TBC	Approved	Element must remain in service with other bay
17	400 KV	411 MAIN BAY - 400/220KV 315 MVA ICT 3 AT SARNATH(UP)	23.10.2024	23.10.2024	9:00	13:00	For C B timing testing of bay	Continuous	Element shall remain in service via TBC	Approved	Element must remain in service with other bay
18	400 KV	412 MAIN BAY - 400/220KV 315 MVA ICT 4 AT SARNATH(UP)	23.10.2024	23.10.2024	13:30	17:30	For C B timing testing of bay	Continuous	Element shall remain in service via TBC	Approved	Element must remain in service with other bay
19	400 KV	400 KV Anpara-Sarnath (L3) line	12.11.2024	23.11.2024	9:00	18:00	DIVERSION OF 1.005 KM. 400KV ANPARA-SARNATH (L3) & SARNATH-AZAMGARH D/C LINE BETWEEN TOWER NO. 19 TO 22 DUE TO INFRINGING IN R.O.W. OF NHA1 (RING ROAD PHASE-II)	Continuous basis		Approved	One other s/d would be allowed from Anpara complex and from Azamgarh end
20	400 KV	400 KV Sarnath-Azamgarh line	12.11.2024	23.11.2024	9:00	18:00		Continuous basis		Approved	
21	400 KV	400 KV Anpara-Mau (L6) line	09.11.2024	11.11.2024	9:00	18:00	Cleaning of Disc/Polymer insulator, removing the kite & Kite thread, Bird nest from lines.	Daily basis		Approved	No other s/d from both end
22	400 KV	400 KV Obra (B)-Obra (C) line	05.11.2024	06.11.2024	9:00	18:00	Tightening of jumper at tension tower & Cleaning of insulator	Daily basis		Approved	No other s/d from both end
23	400 KV	400 KV Anpara-Sarnath (L5) line	26.11.2024	27.11.2024	9:00	18:00	Cleaning of Disc/Polymer insulator, removing the kite & Kite thread, Bird nest from lines.	Daily basis		Approved	No other s/d from both end
24	400 KV	400 KV Anpara-Obra (L2) line	29.11.2024	30.11.2024	9:00	18:00	Tightening of jumper at tension tower & Cleaning of insulator	Daily basis		Approved	No other s/d from both end

POWERGRID NORTHERN REGION-I

SUBJECT :- SD REQUEST FOR TRANSMISSION ELEMENTS for 224th OCC MEETING

S.No.	ELEMENTS	OWNER	MODE	DURATION				PURPOSE	Remarks	S/d Status	OCC Remarks
				FROM		TO					
				DATE	TIME	DATE	TIME				
765kV/400kV/220kV/132kV Lines											
1	500 KV HVDC Rihand-Dadri Pole-2	POWERGRID	Continuous	05.11.2024	08:00	08.11.2024	18:00	For AMP of HVDC Rihand-Dadri Pole-2, Retrofitment of Pole 2 MV Switchgear, Modifications in Valve Cooling system by HITACHI Sweden, Insulator cleaning in Transmission line	HVDC Rihand Dadri Bipole will be out from 07.11.2024-08.11.2024. (0800 Hrs- 1800 Hrs)	Conditionally approved	S/d may be allowed after Rihand-3 is restored to original configuration i.e. shifted back to WR
2	500 KVHVDC Rihand-Dadri Pole-1	POWERGRID	Continuous	07.11.2024	08:00	09.11.2024	18:00	For AMP of HVDC Rihand-Dadri Pole-2, Modifications in Valve Cooling system by HITACHI Sweden, Pole 1 Transformer OLTC maintenance, Insulator cleaning in Transmission line	HVDC Rihand Dadri Bipole will be out from 07.11.2024-08.11.2024. (0800 Hrs- 1800 Hrs)	Conditionally approved	S/d may be allowed after Rihand-3 is restored to original configuration i.e. shifted back to WR
3	400 KV HAPUR(UP)-MORADABAD(UP) (PG) CKT-1	POWERGRID	D	19-Oct-24	11:00	19-Oct-24	18:00	Shutdown nature defect rectification		Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
4	765 KV AJMER-BHADLA_2 (PG) CKT-1	POWERGRID	D	20-Oct-24	16:00	24-Oct-24	19:00	Diamond crossing of Earth wire as well as OPGW of 765kV D/C Ajmer- Bhadla 2 T/L at Tower number 218-219	Diamond crossing of Earth wire as well as OPGW of 765kV D/C Ajmer- Bhadla 2 T/L at Tower number 218-219	Approved	ATC Curatiltment around 1000-1500 MW in NR Export. To be availed from 16:00 hrs.
5	765 KV AJMER-BHADLA_2 (PG) CKT-2	POWERGRID	D	20-Oct-24	16:00	24-Oct-24	19:00	Diamond crossing of Earth wire as well as OPGW of 765kV D/C Ajmer- Bhadla 2 T/L at Tower number 218-219	Diamond crossing of Earth wire as well as OPGW of 765kV D/C Ajmer- Bhadla 2 T/L at Tower number 218-219	Approved	ATC Curatiltment around 1000-1500 MW in NR Export. To be availed from 16:00 hrs.
6	400 KV BIKANER(RS)-DEEDWANA(MTS) (RS) CKT-1	RRVPNL	D	01.11.2024	15:00	30.11.2024	18:00	For OPGW installation work	Non auto mode	Approved	May be allowed from 15:00Hrs
7	400 KV AJMER(RS)-DEEDWANA(MTS) (RS) CKT-1	RRVPNL	D	01.11.2024	15:00	30.11.2024	18:00	For OPGW installation work	Non auto mode	Approved	May be allowed from 15:00Hrs
8	400 KV BIKANER(RS)-DEEDWANA(MTS) (RS) CKT-1	RRVPNL	D	12.11.2024	17:00	12.11.2024	18:00	Shutdown for Joint box creation at crossing location	For joint box creation at crossing location	Approved	may be allowed from 17:00Hrs
9	400 KV AJMER(RS)-DEEDWANA(MTS) (RS) CKT-1	RRVPNL	D	16.11.2024	17:00	16.11.2024	18:00	Shutdown for Joint box creation at crossing location	For joint box creation at crossing location	Approved	may be allowed from 17:00Hrs
10	220 kV D/C Dhanona-Deroli Ahir transmission line circuit-I	HVPNL	D	11.11.2024	06:00	14.11.2024	21:00	Stringing of under construction line- 765 kV D/C Khetri Narela transmission line (PNTL). Approved under 5th NR SCT		Approved	May be allowed subject to real time grid condition & Haryana consent/Load to be managed by Haryana
11	220 kV D/C Dhanona-Deroli Ahir transmission line circuit-II	HVPNL	D	11.11.2024	06:00	14.11.2024	21:00	Stringing of under construction line- 765 kV D/C Khetri Narela transmission line (PNTL). Approved under 5th NR SCT		Approved	May be allowed subject to real time grid condition & Haryana consent/Load to be managed by Haryana
12	132 kV S/C Mahendragarh-Kanina transmission line	HVPNL	D	11.11.2024	06:00	14.11.2024	21:00	Stringing of under construction line- 765 kV D/C Khetri Narela transmission line (PNTL). Approved under 5th NR SCT		Approved	May be allowed subject to real time grid condition & Haryana consent/Load to be managed by Haryana
13	220 kV D/C Dhanona-Kanina transmission line circuit-I	HVPNL	D	15.11.2024	06:00	25.11.2024	21:00	Stringing of under construction line- 765 kV D/C Khetri Narela transmission line (PNTL). Approved under 5th NR SCT		Approved	May be allowed subject to real time grid condition & Haryana consent/Load to be managed by Haryana
14	220 kV D/C Dhanona-Kanina transmission line circuit-II	HVPNL	D	15.11.2024	06:00	25.11.2024	21:00	Stringing of under construction line- 765 kV D/C Khetri Narela transmission line (PNTL). Approved under 5th NR SCT		Approved	May be allowed subject to real time grid condition & Haryana consent/Load to be managed by Haryana

15	132 kV D/C Dhanona-Nangal Mohanpur transmission line circuit-I	HVPNL	D	15.11.2024	06:00	25.11.2024	21:00	Stringing of under construction line- 765 kV D/C Khetri Narela transmission line (PNTL). Approved under 5th NR SCT	Approved	May be allowed subject to real time grid condition & Haryana consent/Load to be managed by Haryana
16	132 kV D/C Dhanona-Nangal Mohanpur transmission line circuit-II	HVPNL	D	20.11.2024	06:00	25.11.2024	21:00	Stringing of under construction line- 765 kV D/C Khetri Narela transmission line (PNTL). Approved under 5th NR SCT	Approved	May be allowed subject to real time grid condition & Haryana consent/Load to be managed by Haryana
17	400 kV D/C Neemrana- Dhanona transmission line circuit-I	HVPNL	D	8-Nov-24	06:00	13-Nov-24	21:00	Stringing of under construction line- 765 kV D/C Khetri Narela transmission line (PNTL). Approved under 5th NR SCT	Approved	May be allowed subject to real time grid condition & Haryana consent/Load to be managed by Haryana
18	400 kV D/C Neemrana- Dhanona transmission line circuit-II	HVPNL	D	8-Nov-24	06:00	13-Nov-24	21:00	Stringing of under construction line- 765 kV D/C Khetri Narela transmission line (PNTL). Approved under 5th NR SCT	Approved	May be allowed subject to real time grid condition & Haryana consent/Load to be managed by Haryana
19	220 kV D/C Dhanona-Lula Ahir transmission line circuit-I	HVPNL	D	20.11.2024	06:00	24.11.2024	21:00	Stringing of under construction line- 765 kV D/C Khetri Narela transmission line (PNTL). Approved under 5th NR SCT	Approved	May be allowed subject to real time grid condition & Haryana consent/Load to be managed by Haryana
20	220 kV D/C Dhanona-Lula Ahir transmission line circuit-II	HVPNL	D	20.11.2024	06:00	25.11.2024	18:00	Stringing of under construction line- 765 kV D/C Khetri Narela transmission line (PNTL). Approved under 5th NR SCT	Approved	May be allowed subject to real time grid condition & Haryana consent/Load to be managed by Haryana
21	220kV D/C Dhanaunda to Nehrugarh T/L circuit-I	HVPNL	D	20.11.2024	06:00	25.11.2024	19:00	Stringing of under construction line- 765 kV D/C Khetri Narela transmission line (PNTL). Approved under 5th NR SCT	Approved	May be allowed subject to real time grid condition & Haryana consent/Load to be managed by Haryana
22	220kV D/C Dhanaunda to Nehrugarh T/L circuit-II	HVPNL	D	20.11.2024	06:00	25.11.2024	19:00	Stringing of under construction line- 765 kV D/C Khetri Narela transmission line (PNTL). Approved under 5th NR SCT	Approved	May be allowed subject to real time grid condition & Haryana consent/Load to be managed by Haryana
23	220 kV S/C Charkhi Dadri- Rewari transmission line	HVPNL	D	21-Nov-24	06:00	25-Nov-24	21:00	Stringing of under construction line- 765 kV D/C Khetri Narela transmission line (PNTL). Approved under 5th NR SCT	Approved	May be allowed subject to real time grid condition & Haryana consent/Load to be managed by Haryana
24	400kV D/C Dhanaunda to Daulatabad T/L circuit-I	HVPNL	D	12-Nov-24	06:00	17-Nov-24	21:00	Stringing of under construction line- 765 kV D/C Khetri Narela transmission line (PNTL). Approved under 5th NR SCT	Approved	May be allowed subject to real time grid condition & Haryana consent/Load to be managed by Haryana
25	400kV D/C Dhanaunda to Daulatabad T/L circuit-II	HVPNL	D	12-Nov-24	06:00	17-Nov-24	21:00	Stringing of under construction line- 765 kV D/C Khetri Narela transmission line (PNTL). Approved under 5th NR SCT	Approved	May be allowed subject to real time grid condition & Haryana consent/Load to be managed by Haryana

26	220 KV BAWAL (HSIIDC)-MAU LINE	HVPNL	C	16.11.2024	06:00	25.11.2024	19:00	FOR NCRTC DIVERSION WORK		Rejected	Haryana denied consent
27	220 KV D/C Daulatabad-Manesar Line ckt 01	HVPNL	C	29.11.2024	06:00	05.12.2024	19:00	FOR NCRTC DIVERSION WORK		Approved	May be allowed subject to real time grid condition & Haryana consent/Load to be managed by Haryana
28	220 KV D/C Daulatabad-Manesar Line ckt 02	HVPNL	C	27.11.2024	06:00	28.11.2024	19:00	FOR NCRTC DIVERSION WORK	For Erection work of TN04 (NMD+6)	Approved	May be allowed subject to real time grid condition & Haryana consent/Load to be managed by Haryana
29	220 KV D/C Daulatabad-Manesar Line ckt 02	HVPNL	C	01.11.2024	06:00	05.12.2024	19:00	FOR NCRTC DIVERSION WORK		Approved	May be allowed subject to real time grid condition & Haryana consent/Load to be managed by Haryana
30	220 KV S/C Khetri-Jhunjhunu Transmission Line	RVPN	D	01.11.2024	06:00	02.11.2024	19:00	Stringing of 765 kV D/C Khetri-Narela TL		Approved	May be allowed subject to real time grid condition & Rajasthan consent/Load to be managed by Rajasthan
31	132 KV S/C Khetri-Buhana Transmission Line	RVPN	D	23.11.2024	06:00	28.11.2024	19:00	Stringing of 765 kV D/C Khetri-Narela TL		Approved	May be allowed subject to real time grid condition & Rajasthan consent/Load to be managed by Rajasthan
32	132KV S/C Khetri-Nangli Transmission Line	RVPN	D	14-Nov-24	07:00	15-Nov-24	19:00	Stringing of 765 kV D/C Khetri-Narela TL		Approved	May be allowed subject to real time grid condition & Rajasthan consent/Load to be managed by Rajasthan
33	220 KV S/C Mahendragarh-Namaul Transmission Line	HVPN	D	3-Nov-24	07:00	4-Nov-24	19:00	Stringing of 765 kV D/C Khetri-Narela TL		Approved	May be allowed subject to real time grid condition & Haryana consent/Load to be managed by Haryana
34	132 KV S/C Mahendragarh-Mundyakhera Transmission Line	HVPN	D	21-Nov-24	07:00	22-Nov-24	19:00	Stringing of 765 kV D/C Khetri-Narela TL		Approved	May be allowed subject to real time grid condition & Haryana consent/Load to be managed by Haryana
35	220 kV Fatehgarh-3-RSVPL (201)	PGCIL	Daily	01.11.2024	19:00	01.11.2024	23:00	For Bay extension works, To avoid induction during movement of machinery, T&P.		Approved	May be allowed from 19:00Hrs
36	220 kV Fatehgarh-3-RSRPL (202)	PGCIL	Daily	02.11.2024	19:00	02.11.2024	23:00	For Bay extension works, To avoid induction during movement of machinery, T&P.		Approved	May be allowed from 19:00Hrs
37	220 kV Fatehgarh-3- Altra Xergy (204)	PGCIL	Daily	03.11.2024	19:00	03.11.2024	23:00	For Bay extension works, To avoid induction during movement of machinery, T&P.		Approved	May be allowed from 19:00Hrs
38	220 kV Fatehgarh-3- RSAPL (211)	PGCIL	Daily	04.11.2024	19:00	04.11.2024	23:00	For Bay extension works, To avoid induction during movement of machinery, T&P.		Approved	May be allowed from 19:00Hrs
39	400 kV Fatehgarh-3-Fatehgarh-2 ckt-1	PGCIL	Daily	05.11.2024	17:00	08.11.2024	23:00	For Bay extension works, To avoid induction during movement of machinery, T&P.		Approved	May be allowed from 17:00Hrs
40	400 kV Fatehgarh-3-Fatehgarh-2 ckt-2	PGCIL	Daily	09.11.2024	17:00	12.11.2024	23:00	For Bay extension works, To avoid induction during movement of machinery, T&P.		Approved	May be allowed from 17:00Hrs
41	400kV fatehgarh-3 Jaisalmer-2 ckt-1	PGCIL	Daily	13.11.2024	17:00	16.11.2024	23:00	For Bay extension works, To avoid induction during movement of machinery, T&P.		Approved	May be allowed from 17:00Hrs

42	400kV fatehgarh-3 Jaisalmer-2 ckt-2	PGCIL	Daily	17.11.2024	17:00	20.11.2024	23:00	For Bay extension works, To avoid induction during movement of machinery, T&P.		Approved	May be allowed from 17:00Hrs
43	400 KV BHIWADI-HISSAR (PG) CKT-2	PGCIL	C	16-Nov-24	08:00	15-Dec-24	18:30	FOR NCRTC DIVERSION WORK(Already sent for OCC-224 approval at sl. no.414 & 415 from 10.11.2024 to 04.12.2024)		Approved	May be allowed subject to real time grid condition/No other outages at both ends
44	400 KV BHIWADI-HISSAR (PG) CKT-3	PGCIL	C	16-Nov-24	08:00	15-Dec-24	18:30	FOR NCRTC DIVERSION WORK(Already sent for OCC-224 approval at sl. no.414 & 415 from 10.11.2024 to 04.12.2024)		Approved	May be allowed subject to real time grid condition/No other outages at both ends
765 /400/220kV ICT/STATCOMS/BUS Reactor											
1	+/-150MVAr VSC-1 Branch for STATCOM Station-1 at Fatehgarh-2 (Bay- RB10-RB11 Bay)	PGCIL	Daily	2-Nov-24	17:00	4-Nov-24	23:59	For final tuning of CSD for MSR Branch.		Approved	May be allowed from 17:00Hrs
2	+/-150MVAr VSC-2 Branch for STATCOM Station-1 at Fatehgarh-2 (Bay- RB10-RB12 Bay)	PGCIL	Daily	6-Nov-24	17:00	8-Nov-24	23:59	For final tuning of CSD for MSC-1 Branch.		Approved	May be allowed from 17:00Hrs
3	+/-150MVAr VSC-1 Branch for STATCOM Station-2 at Fatehgarh-2 (Bay- RB11-RB11 Bay)	PGCIL	Daily	9-Nov-24	17:00	11-Nov-24	23:59	For final tuning of CSD for MSC-2 Branch.		Approved	May be allowed from 17:00Hrs
4	+/-150MVAr VSC-2 Branch for STATCOM Station-2 at Fatehgarh-2 (Bay- RB11-RB12 Bay)	PGCIL	Daily	12-Nov-24	17:00	14-Nov-24	23:59	For final tuning of CSD for MSR Branch.		Approved	May be allowed from 17:00Hrs
5	+125 MVAr MSC-1 Branch for STATCOM Station-1 at Fatehgarh-2 (Bay- RB10-RB51 Bay)	PGCIL	Daily	15-Nov-24	17:00	17-Nov-24	23:59	For final tuning of CSD for MSC-1 Branch.		Approved	May be allowed from 17:00Hrs
6	+125 MVAr MSC-2 Branch for STATCOM Station-1 at Fatehgarh-2 (Bay- RB10-RB52 Bay)	PGCIL	Daily	18-Nov-24	17:00	20-Nov-24	23:59	For final tuning of CSD for MSC-2 Branch.		Approved	May be allowed from 17:00Hrs
7	-125 MVAr MSR-1 Branch for STATCOM Station-1 at Fatehgarh-2 (Bay- RB10-RB41 Bay)	PGCIL	Daily	15-Nov-24	17:00	17-Nov-24	23:59	Bay extension construction work to avoid induction T&P movements for safety requirement		Approved	May be allowed from 17:00Hrs
8	+125 MVAr MSC-1 Branch for STATCOM Station-2 at Fatehgarh-2 (Bay- RB11-RB51 Bay)	PGCIL	Daily	18-Nov-24	17:00	20-Nov-24	23:59	Bay extension construction work to avoid induction T&P movements for safety requirement		Approved	May be allowed from 17:00Hrs
9	+125 MVAr MSC-2 Branch for STATCOM Station-2 at Fatehgarh-2 (Bay- RB11-RB52 Bay)	PGCIL	Daily	21-Nov-24	17:00	23-Nov-24	23:59	Bay extension construction work to avoid induction T&P movements for safety requirement		Approved	May be allowed from 17:00Hrs
10	-125 MVAr MSR-1 Branch for STATCOM Station-2 at Fatehgarh-2 (Bay- RB11-RB41 Bay)	PGCIL	Daily	24-Nov-24	17:00	27-Nov-24	23:59	Bay extension construction work to avoid induction T&P movements for safety requirement		Approved	May be allowed from 17:00Hrs
11	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II BHADLA_II (PG) CKT- 3 @FATEHGARH_II(PG)	PGCIL	Daily	1-Nov-24	15:00	5-Nov-24	23:59	For commissioning of spare reactor with main bank, testing of ladder logic & spare selection logic		Conditionally approved	L/R shutdown to be clubbed with Line AMP/Outage work
12	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II BHADLA_II (PG) CKT- 4 @FATEHGARH_II(PG)	PGCIL	Daily	6-Nov-24	15:00	11-Nov-24	23:59	For commissioning of spare reactor with main bank, testing of ladder logic & spare selection logic		Conditionally approved	L/R shutdown to be clubbed with Line AMP/Outage work
13	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II BHADLA_II (PG) CKT- 3 @FATEHGARH_II(PG)	PGCIL	Daily	12-Nov-24	17:00	13-Nov-24	23:00	FOR CSD FINE TUNING		Approved	
14	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II BHADLA_II (PG) CKT- 4 @FATEHGARH_II(PG)	PGCIL	Daily	14-Nov-24	17:00	15-Nov-24	23:00	FOR CSD FINE TUNING		Approved	
15	765kV 240MVAR Jhatikara Agra Line Reactor at Jhatikara	PGCIL	Daily	12.11.2024	05:00	12.11.2024	11:00	For CSD Fine Tuning		Approved	
16	Fatehgarh-3 400/220 kv 500 MVA ICT 1	PGCIL	Daily	09.11.2024	17:00	09.11.2024	23:00	AMP Works		Approved	May be allowed from 17:00Hrs
17	Fatehgarh-3 400/220 kv 500 MVA ICT 1	PGCIL	Daily	10.11.2024	17:00	10.11.2024	23:00	AMP Works		Approved	May be allowed from 17:00Hrs
18	Fatehgarh-3 400/220 kv 500 MVA ICT 3	PGCIL	Daily	11.11.2024	17:00	11.11.2024	23:00	AMP Works		Approved	May be allowed from 17:00Hrs
19	Fatehgarh-3 400/220 kv 500 MVA ICT 3	PGCIL	Daily	12.11.2024	17:00	12.11.2024	23:00	AMP Works		Approved	May be allowed from 17:00Hrs
20	Fatehgarh-3 400/220 kv 500 MVA ICT 4	PGCIL	Daily	13.11.2024	17:00	13.11.2024	23:00	AMP Works		Approved	May be allowed from 17:00Hrs
21	Fatehgarh-3 400/220 kv 500 MVA ICT 4	PGCIL	Daily	14.11.2024	17:00	14.11.2024	23:00	AMP Works		Approved	May be allowed from 17:00Hrs
22	Fatehgarh-3 400/220 kv 500 MVA ICT 2	PGCIL	Daily	15.11.2023	17:00	15.11.2023	23:00	AMP Works		Approved	May be allowed from 17:00Hrs
23	Fatehgarh-3 400/220 kv 500 MVA ICT 2	PGCIL	Daily	16.11.2024	17:00	16.11.2024	23:00	AMP Works		Approved	May be allowed from 17:00Hrs
24	Bus Reactor-1 125 MVAR at Fatehgarh-3	PGCIL	Daily	11.11.2024	17:00	11.11.2024	23:00	AMP works		Approved	Subject to real time grid condition

25	Bus Reactor-2 125 MVAR at Fatehgarh-3	PGCIL	Daily	11.11.2024	17:00	11.11.2024	23:00	AMP works		Approved	Subject to real time grid condition
26	400KV BUS 3 AT BHIWADI(PG)	PGCIL	Daily	05.11.2024	08:00	06.11.2024	18:00	AMP works		Approved	May be allowed
27	400KV BUS 4 AT BHIWADI(PG)	PGCIL	Daily	07.11.2024	08:00	08.11.2024	18:00	AMP works		Approved	May be allowed
28	Fatehgarh-3 400 kV Bus-2 at Fatehgarh-3	PGCIL	Daily	17.11.2024	17:00	24.11.2024	23:00	For 401 89 A Isolator Foundation strengthening (Civil) works for compliance of Vigilance observation		Approved	May be allowed from 17:00Hrs
29	Fatehgarh-3 413 Bay at Fatehgarh-3	PGCIL	Continuous	25.11.2024	15:00	31.11.2024	23:00	For 413 CB Foundation strengthening (Civil) works for compliance of Vigilance observation		Approved	May be allowed from 15:00Hrs
30	400 kV Fatehgarh-3 Bus-2 at Fatehgarh-3	PGCIL	Daily	19.11.2024	17:00	19.11.2024	23:00	AMP works		Approved	May be allowed from 17:00Hrs
31	400 kV Fatehgarh-3 Bus-1 at Fatehgarh-3	PGCIL	Daily	20.11.2024	17:00	20.11.2024	23:00	AMP works		Approved	May be allowed from 17:00Hrs
32	220 kV Fatehgarh-3 Bus-2 at Fatehgarh-3	PGCIL	Daily	21.11.2024	19:00	21.11.2024	23:00	For Bay extension works, To avoid induction during movement of machinery, T&P.		Approved	May be allowed from 19:00Hrs
33	220 kV Fatehgarh-3 Bus-2 at Fatehgarh-3	PGCIL	Daily	24.11.2024	19:00	24.11.2024	23:00	AMP works		Approved	May be allowed from 19:00Hrs
34	220 kV Fatehgarh-3 Bus-1 at Fatehgarh-3	PGCIL	Daily	25.11.2024	19:00	25.11.2024	23:00	AMP works		Approved	May be allowed from 19:00Hrs
35	220 kV Fatehgarh-3 Bus-1 at Fatehgarh-3	PGCIL	Daily	26.11.2024	19:00	26.11.2024	23:00	For Bay extension works, To avoid induction during movement of machinery, T&P.		Approved	May be allowed from 19:00Hrs
36	220 kV Fatehgarh-3 Bus-1 at Fatehgarh-3	PGCIL	Daily	27.11.2024	19:00	27.11.2024	23:00	For Bay extension works, To avoid induction during movement of machinery, T&P.		Approved	May be allowed from 19:00Hrs
37	Fatehgarh-3 401 Bay at Fatehgarh-3	PGCIL	Continuous	17.11.2024	15:00	24.11.2024	23:00	For 401 89 A Isolator Foundation strengthening (Civil) works for compliance of Vigilance observation		Approved	May be allowed from 15:00Hrs
38	330 MVAR Bus Reactor No 1 at 765 KV Bikaner(PG)	PGCIL	Continuous	20-10-2024	8:00:00	15-11-2024	18:00	for shifting of 330 MVAR BR at Bikaner and placement of new 765/400 kV ICT-4 as approved in 9th NCT under Substation Package SS-104.		Rejected	S/d can not be given of reactor for such long duration i.e. 45 days during winter period. Powergrid to minimize the duration of outage.

POWERGRID NORTHERN REGION-II

SUBJECT :- SD REQUEST FOR TRANSMISSION ELEMENTS for 224th OCC MEETING

S.N.	Details of Transmission Element		Category of element	DURATION				Daily/ Continuous	Reason	S/d Status	NRLDC Remarks
	Voltage level (KV)	NAME OF THE ELEMENT AND SUBSTATION		FROM		TO					
				DATE	TIME	DATE	TIME				
X-3	For O&M activity										
1	400	401 BAY (ICT-1 MAIN BAY) at Jalandhar SS	D	04.11.2024	10:00	06.11.2024	18:00	Continous	CB Drive Overhauling work.	Approved	May be allowed
2	400	407 BAY (CHAMERA-1 MAIN BAY) at Jalandhar SS	D	27.11.2024	10:00:00 AM	30.11.2024	18:00	Continous	CB Drive Overhauling work.	Approved	May be allowed
3	220	210 BAY (NEHRIYAN-2 BAY) at Jalandhar SS	D	22.11.2024	10:00:00 AM	24.11.2024	18:00	Continous	CB Drive Overhauling work.	Approved	Element must remain in serice with TBC
4	220	211 BAY (NEHRIYAN-1 BAY) at Jalandhar SS	D	08.11.2024	10:00:00 AM	10.11.2024	18:00	Continous	CB Drive Overhauling work.	Approved	Element must remain in serice with TBC
5	220	201 BAY (ICT-2 BAY) at Jalandhar SS	D	14.11.2024	10:00:00 AM	16.11.2024	18:00	Continous	CB Drive Overhauling work.	Approved	Element must remain in serice with TBC

Category A: Transmission elements at 400 kV and above.

Category B: Transmission elements at 132 kV and above level emanating from ISGS.

Category C: Transmission elements at 132 kV and above which are inter-regional in nature.

Category D :Transmission elements at 220 kV level with one end in a State while other end is in another State.

POWERGRID NORTHERN REGION-2												
SUBJECT :- ADDITIONAL SHUTDOWN REQUEST FOR OCC-224												
S.N.	Details of Transmission Element			Category of element	DURATION				Daily/ Continuous	Reason	S/d Status	OCC Remarks
	Voltage level (KV)	NAME OF THE ELEMENT AND SUBSTATION			FROM		TO					
					DATE	TIME	DATE	TIME				
For construction activity												
1	220kV	220 KV D/C Kishenpur Bern Ckt - 1&2		B	05/11/2024	10:00AM	10/11/2024	17:00 PM	Continuous	Shutdown required For stringing of 400KV Kishtwar Kishenpur line at Kishenpur S/S end, power line crossings of existing lines are being encountered in different spans. Shutdown is required to carryout stringing of under construction Kishtwar-Kishenpur line in the span of 5/0 to 6/0.	Rejected	Powergrid has withdrawn the s/d
2	220KV	220KV Kishenp Salal 1 &2		E	05/11/2024	10:00AM	10/11/2024	17:00 PM	Continuous	Shutdown required For stringing of 400KV Kishtwar Kishenpur line at Kishenpur S/S end, power line crossings of existing lines are being encountered in different spans. Shutdown is required to carryout stringing of under construction Kishtwar-Kishenpur line in the span of 5/0 to 6/0.	Rejected	Powergrid has withdrawn the s/d
3	220kV	220 KV D/C Kishenpur Bern Ckt - 1&2		B	05/11/2024	10:00AM	10/11/2024	17:00 PM	Continuous	Non auto required For stringing of 400KV Kishtwar Kishenpur line at Kishenpur S/S end, power line crossings of existing lines are being encountered in different spans. Shutdown is required to carryout stringing of under construction Kishtwar-Kishenpur line in the span of 5/0 to 6/0.	Rejected	Powergrid has withdrawn the s/d
4	220KV	220KV Kishenp Salal 1 &2		E	05/11/2024	10:00AM	10/11/2024	17:00 PM	Continuous	Non auto required For stringing of 400KV Kishtwar Kishenpur line at Kishenpur S/S end, power line crossings of existing lines are being encountered in different spans. Shutdown is required to carryout stringing of under construction Kishtwar-Kishenpur line in the span of 5/0 to 6/0.	Rejected	Powergrid has withdrawn the s/d
5	400 kV	400/220/33kV ICT-2 WAGOORA		A	02-11-2024	9:00	02-11-2024	6:00:00 PM	Daily	Removal of By-Pass arrangement of 1ph Isolators and subsequent Charging of 1Ph Retrofitted isolators Under ADDCAP.	Approved	
For O&M activity												
1	400	401 BAY (ICT-1 MAIN BAY) at Jalandhar SS		D	04.11.2024	10:00	06.11.2024	18:00	Continous	CB Drive Overhauling work.	Approved	
2	400	407 BAY (CHAMERA-1 MAIN BAY) at Jalandhar SS		D	27.11.2024	10:00	30.11.2024	18:00	Continous	CB Drive Overhauling work.	Approved	
3	220	210 BAY (NEHRIYAN-2 BAY) at Jalandhar SS		D	22.11.2024	10:00	24.11.2024	18:00	Continous	CB Drive Overhauling work.	Approved	
4	220	211 BAY (NEHRIYAN-1 BAY) at Jalandhar SS		D	08.11.2024	10:00	10.11.2024	18:00	Continous	CB Drive Overhauling work.	Approved	
5	220	201 BAY (ICT-2 BAY) at Jalandhar SS		D	14.11.2024	10:00	16.11.2024	18:00	Continous	CB Drive Overhauling work.	Approved	
6	400 kV	405 BAY (400kV Wanpoh-1) at WAGOORA SS		A	11-03-2024	09:00	11-11-2024	18:00	Continuous	For Pole and interrupter overhauling in 40552 Pneumatic CB. Line shall remain charged through 400kV TBC Bay	Approved	
7	400 kV	404 BAY (400kV Wanpoh-2) at WAGOORA SS		A	13-11-2024	09:00	21-11-2024	18:00	Continuous	For Pole and interrupter overhauling in 40452 Pneumatic CB, Line shall remain charged through 400kV TBC Bay	Approved	
8	400 kV	402R BAY (400kV Bus Reactor-1 BAY) at WAGOORA SS		A	22-11-2024	09:00	30-11-2024	18:00	Continuous	For Pole and interrupter overhauling in 402R52 Pneumatic CB.	Approved	
9	400 kV	400/220/33kV 315MVA ICT-3 at WAGOORA		A	08-11-2024	9:00	08-11-2024	6:00:00 PM	Daily	AMP	Approved	
10	400 kV	400/220/33kV 315MVA ICT-4 at WAGOORA		A	12-11-2024	9:00	12-11-2024	6:00:00 PM	Daily	AMP	Approved	
11	400 kV	400kV Wagoora-Wanpoh Ckt-II at WAGOORA		A	16-11-2024	9:00	16-11-2024	6:00:00 PM	Daily	AMP	Approved	
12	400 kV	400kV, Wagoora-Amargarh Ckt-II at WAGOORA		A	20-11-2024	9:00	20-11-2024	6:00:00 PM	Daily	AMP	Approved	
13	400 kV	400kV, Wanpoh-1 BAY (405) SD at WAGOORA		A	03-11-2024	9:00	11-11-2024	6:00:00 PM	Daily	For Pole and interrupter overhauling in 40552 Pneumatic CB. Line shall remain charged through 400kV TBC Bay	Approved	
14	400 kV	400kV, Wanpoh-2 BAY (404) SD at WAGOORA		A	13-11-2024	9:00	21-11-2024	6:00:00 PM	Daily	For Pole and interrupter overhauling in 40452 Pneumatic CB, Line shall remain charged through 400kV TBC Bay	Approved	
15	400 kV	400kV, Bus Reactor-1 BAY (402R) SD at WAGOORA		A	22-11-2024	9:00	30-11-2024	6:00:00 PM	Daily	For Pole and interrupter overhauling in 402R52 Pneumatic CB.	Approved	
16	220 kV	220kV wagoora-Pampore ckt-II at WAGOORA		B	15-11-2024	9:00	15-11-2024	6:00:00 PM	Daily	AMP	Approved	
17	220 kV	220kV Wagoora-Zainakot ckt-I at WAGOORA		B	27-11-2024	9:00	27-11-2024	6:00:00 PM	Daily	AMP	Approved	
18	220KV	220KV Aulsteng Drass		D	01.11.2024	9:00	04.11.2024	6:00:00 PM	D	To rectify S/D nature defects & prewinter maintenance	Approved	

NR-3 ADDITIONAL OUTAGE PROPOSAL-OCC-224

SL. NO	OCC NO	REQUESTING AGENCY	ELEMENT TYPE	ELEMENT NAME	Daily/Continuous	REASON	FROM DATE	FROM TIME	TO DATE	TO TIME	Remarks	Shutdown Status	OCC Remarks
1	OCC_224	POWERGRID_NR3	HVDC Pole	500KV Ballia-Bhiwadi Pole-1	C	HVDC system & associated AC system AMP, RTV coating of BPI/ Smoothing Reactor, SF6 leakage from converter transformer bushing etc	15.11.2024	8:00	18.11.2024	18:00		Approved	May be allowed
2	OCC_224	POWERGRID_NR3	HVDC Pole	500KV Ballia-Bhiwadi Pole-2	C	HVDC system & associated AC system AMP, RTV coating of BPI/ Smoothing Reactor, SF6 leakage from converter transformer bushing etc	19.11.2024	8:00	22.11.2024	18:00		Approved	May be allowed
3	OCC_224	POWERGRID_NR3	HVDC Pole	500KV Ballia-Bhiwadi Bipole	C	HVDC system & associated AC system AMP, RTV coating of BPI/ Smoothing Reactor, SF6 leakage from converter transformer bushing etc	23.11.2024	8:00	23.11.2024	18:00		Approved	May be allowed
4	OCC_224	POWERGRID_NR3	LINE	765 KV BALLIA-LUCKNOW_ 2 (PG) CKT-1	D	Insulator cleaning at various locations in polluted area	18.11.2024	8:00	18.11.2024	18:00		Approved	
5	OCC_224	POWERGRID_NR3	LINE	400kV Mainpuri-Ballabgarh-2 line	C	Shifting of line bay equipment under SS-103 package(Ins	21.11.2024	8:00	30.11.2024	18:00		Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
6	OCC_224	POWERGRID_NR3	LINE	400kV Mainpuri-Ballabgarh ckt-1	C	Shifting of line bay equipment under SS-103 package(Ins	11.11.2024	8:00	20.11.2024	18:00		Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
7	OCC_224	POWERGRID_NR3	LINE	400 KV FATEHPUR-MAINPURI- I	D	Insulator cleaning at various locations in polluted area	01.11.2024	8:00	01.11.2024	18:00		Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
8	OCC_224	POWERGRID_NR3	LINE	400 KV FATEHPUR-MAINPURI- II	D	Insulator cleaning at various locations in polluted area	02.11.2024	8:00	02.11.2024	18:00		Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
9	OCC_224	POWERGRID_NR3	LINE	400 KV ALLAHABAD-VARANASI	D	Insulator cleaning at various locations in polluted area	13.11.2024	8:00	13.11.2024	18:00		Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
10	OCC_224	POWERGRID_NR3	LINE	400 KV GORAKHPUR-BASTI- I	D	Insulator cleaning at various locations in polluted area	06.11.2024	8:00	06.11.2024	18:00		Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
11	OCC_224	POWERGRID_NR3	LINE	400 KV GORAKHPUR-BASTI- II	D	Insulator cleaning at various locations in polluted area	07.11.2024	8:00	07.11.2024	18:00		Approved	
12	OCC_224	POWERGRID_NR3	LINE	400 KV LUCKNOW-BASTI- II	D	FOR REPLACEMENT OF FLASHED INSULATOR AT LOC 565.	13.11.2024	9:00	13.11.2024	17:00		Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time

13	OCC_224	POWERGRID_NR3	LINE	400 KV FATEHPUR-PANKI-II	D	Insulator cleaning at various locations in polluted area	06.11.2024	8:00	06.11.2024	18:00		Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
14	OCC_224	POWERGRID_NR3	LINE	400 KV BALLIA-SOHAWAL-II	D	FOR RECTIFICATION OF DAMAGED TOP PHASE JUMPER CONDUCTOR AT LOC 600.	11.11.2024	8:00	11.11.2024	18:00		Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
15	OCC_224	POWERGRID_NR3	LINE	200KV Shahjahanpur(PG)-Sitapur(UPPCL) Line	D	AMP Work	05.11.2024	8:00	05.11.2024	18:00		Approved	May be allowed subject to UP consent
16	OCC_224	POWERGRID_NR3	LINE	220KV Shahjahanpur(PG)-Shahjahanpur(UP) ckt-1 Line	D	AMP Work	08.11.2024	8:00	08.11.2024	18:00		Approved	May be allowed subject to UP consent
17	OCC_224	POWERGRID_NR3	LINE	220 KV LUCKNOW_1(PG)-BAKSHI KA TALAB(UP) (UP)	D	For LBB retrofitment work	04.11.2024	8:00	04.11.2024	18:00		Approved	May be allowed subject to UP consent
18	OCC_224	POWERGRID_NR3	LINE	220KV Lucknow (PG)-Chinhat(UP)	D	For LBB retrofitment work	07.11.2024	8:00	07.11.2024	18:00		Approved	May be allowed subject to UP consent
19	OCC_224	POWERGRID_NR3	LINE	220 LUCKNOW(PG)-KURSI ROAD(UP) CKT-1	D	For LBB retrofitment work	11.11.2024	8:00	11.11.2024	18:00		Approved	May be allowed subject to UP consent
20	OCC_224	POWERGRID_NR3	LINE	220KV LUCKNOW(PG) KURSI ROAD(UP) CKT-2	D	For LBB retrofitment work	14.11.2024	8:00	14.11.2024	18:00		Approved	May be allowed subject to UP consent
21	OCC_224	POWERGRID_NR3	LINE	220 LUCKNOW(PG)-KANDUNI(UP) CKT-1	D	For LBB retrofitment work	18.11.2024	8:00	18.11.2024	18:00		Approved	May be allowed subject to UP consent
22	OCC_224	POWERGRID_NR3	LINE	220 LUCKNOW(PG)-KANDUNI(UP) CKT-2	D	For LBB retrofitment work	21.11.2024	8:00	21.11.2024	18:00		Approved	May be allowed subject to UP consent
23	OCC_224	POWERGRID_NR3	ICT	315 MVA ICT-2 at Allahabad	D	For AMP works and Tie LBB Retrofitment Work	05.11.2024	8:00	05.11.2024	18:00	Simultaneous Shutdown required	Approved	May be allowed
			LINE	400 KV ALLAHABAD-FATEHPUR-3								Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
24	OCC_224	POWERGRID_NR3	ICT	315 MVA ICT-1 at Allahabad	D	For AMP works and Tie LBB Retrofitment Work	07.11.2024	9:00	07.11.2024	18:00	Simultaneous Shutdown required	Approved	May be allowed
			LINE	400 KV ALLAHABAD-SASARAM								Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time

25	OCC_224	POWERGRID_NR3	LINE	400 KV SINGRAULI-ALLAHABAD-1	D	For AMP works and Tie LBB Retrofitment Work	09.11.2024	9:00	09.11.2024	18:00	Simultaneous Shutdown required	Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
26	OCC_224	POWERGRID_NR3	LINE	400 KV SINGRAULI-ALLAHABAD-2	D	For AMP works and Tie LBB Retrofitment Work	11.11.2024	9:00	11.11.2024	18:00	Simultaneous Shutdown required	Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
27	OCC_224	POWERGRID_NR3	ICT	315 MVA ICT-3 at Allahabad	D	For AMP works and Tie LBB Retrofitment Work	15.11.2024	8:00	15.11.2024	18:00	Simultaneous Shutdown required	Approved	May be allowed
28	OCC_224	POWERGRID_NR3	LINE	400 KV ALLAHABAD-KANPUR-2	D							Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
29	OCC_224	POWERGRID_NR3	LINE	400 KV Allahabad-Fatehpur-2	D	For AMP works and Tie LBB Retrofitment Work	18.11.2024	9:00	18.11.2024	18:00	Simultaneous Shutdown required	Approved	May be given subject to real time grid conditions
30	OCC_224	POWERGRID_NR3	LINE	400 KV Allahabad-Rihand-1								D	Approved
31	OCC_224	POWERGRID_NR3	LINE	400 KV Allahabad-Fatehpur-1	D	For AMP works and Tie LBB Retrofitment Work	20.11.2024	9:00	20.11.2024	18:00	Simultaneous Shutdown required	Approved	May be given subject to real time grid conditions
32	OCC_224	POWERGRID_NR3	LINE	400 KV Allahabad-Rihand-2								D	Approved
33	OCC_224	POWERGRID_NR3	LINE	400 KV Allahabad-Meja-1	D	For AMP works and Tie LBB Retrofitment Work	22.11.2024	9:00	22.11.2024	18:00	Simultaneous Shutdown required	Approved	May be given subject to real time grid conditions
34	OCC_224	POWERGRID_NR3	LINE	400 KV Allahabad-Kanpur GIS-2								D	Approved
35	OCC_224	POWERGRID_NR3	LINE	400 KV Allahabad-Meja-2	D	For AMP works and Tie LBB Retrofitment Work	01.11.2024	9:00	01.11.2024	18:00	Simultaneous Shutdown required	Approved	May be given subject to real time grid conditions
36	OCC_224	POWERGRID_NR3	LINE	400 KV Allahabad-Kanpur GIS-1								D	Approved
37	OCC_224	POWERGRID_NR3	LINE	400 KV Allahabad-Singrauli-3	D	For AMP works and Tie LBB Retrofitment Work	25.11.2024	9:00	25.11.2024	18:00		Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
38	OCC_224	POWERGRID_NR3	BUS	400 KV BUS-I AT BAREILLY-765	D	Shutdown for Polymer insulator replacement work	11.11.2024	8:00	12.11.2024	18:00		Approved	May be allowed subject to no other outage

39	OCC_224	POWERGRID_NR3	BUS	400 KV BUS-2 AT BAREILLY-765	D	Shutdown for Polymer insulator replacement work	14.11.2024	8:00	15.11.2024	18:00		Approved	May be allowed subject to no other outage
40	OCC_224	POWERGRID_NR3	BUS	WCC BUS1C at Agra	D	For attending the jack bus hotspots along with ICT-2 S/D and other Bus isolator AMP works	13.11.2024	8:00	13.11.2024	18:00		Approved	May be allowed subject to no other outage
41	OCC_224	POWERGRID_NR3	BUS	WCC BUS1C at Agra	D	For attending the jack bus hotspots along with 765/400 ICT-1 S/D and other Bus isolator AMP works	14.11.2024	8:00	14.11.2024	18:00		Approved	May be allowed subject to no other outage
42	OCC_224	POWERGRID_NR3	BUS	400 kv AC FILTER_1_BUS at Agra	D	AMP Work	27.11.2024	8:00	27.11.2024	18:00		Approved	Subjected to no power order restriction on HVDC
43	OCC_224	POWERGRID_NR3	BUS	400 kv AC FILTER_2_BUS at Agra	D	AMP Work	20.11.2024	8:00	20.11.2024	18:00		Approved	Subjected to no power order restriction on HVDC
44	OCC_224	POWERGRID_NR3	BUS	400 kv AC FILTER_4_BUS at Agra	D	AMP Work	29.11.2024	8:00	29.11.2024	18:00		Approved	Subjected to no power order restriction on HVDC
45	OCC_224	POWERGRID_NR3	ICT	500 MVA ICT-2 at Firozabad(PJFTL)	D	AMP Work	21.11.2024	8:00	21.11.2024	18:00		Approved	May be given subject to real time grid conditions/Other ICT must be in service
46	OCC_224	POWERGRID_NR3	ICT	315 MVA ICT-1 at Sohawal	D	For relay testing	21.11.2024	9:00	21.11.2024	14:00		Approved	May be given subject to real time grid conditions/Other ICT must be in service
47	OCC_224	POWERGRID_NR3	ICT	315 MVA ICT-2 at Mainpuri	D	Tan delta measurement of LV B phase bushing	07.11.2024	8:00	07.11.2024	18:00		Approved	
48	OCC_224	POWERGRID_NR3	Bay	708 Bay at Lucknow-765	D	AMP Work	06.11.2024	8:00	08.11.2024	18:00		Approved	May be allowed
49	OCC_224	POWERGRID_NR3	Bay	705 Bay at Lucknow-765	D	AMP Work	11.11.2024	8:00	11.11.2024	18:00		Approved	May be allowed
50	OCC_224	POWERGRID_NR3	Bay	706 Bay at Lucknow-765	D	AMP Work	12.11.2024	8:00	12.11.2024	18:00		Approved	May be allowed
51	OCC_224	POWERGRID_NR3	Bay	711 Bay at Bareilly-765	D	AMP Work	23.11.2024	8:00	23.11.2024	18:00		Approved	May be allowed
52	OCC_224	POWERGRID_NR3	Bay	712 Bay at Bareilly-765	D	AMP Work	25.11.2024	8:00	25.11.2024	18:00		Approved	May be allowed
53	OCC_224	POWERGRID_NR3	Bay	711 Bay at Ballia	D	AMP Work	07.11.2024	8:00	07.11.2024	18:00		Approved	May be allowed
54	OCC_224	POWERGRID_NR3	Bay	710 Bay at Ballia	D	AMP Work	08.11.2024	8:00	08.11.2024	18:00		Approved	May be allowed
55	OCC_224	POWERGRID_NR3	Bay	702 Bay at Ballia	D	AMP Work	09.11.2024	8:00	09.11.2024	18:00		Approved	May be allowed
56	OCC_224	POWERGRID_NR3	Bay	705 Bay at Ballia	D	AMP Work	11.11.2024	8:00	11.11.2024	18:00		Approved	May be allowed

Outage from NTPC to be considered in 224th OCC Outage Committee Meeting.

S.No.	Detail of Generating Units / Transmission Element		Duration		Time		Mode Daily / Continuous	Reason	NRLDC Comments	Shutdown Status	OCC Remarks
	Voltage Level	Name	Date From	To	From	To					
Dadri Thermal Power Station											
1	400 KV	Dadri Harsh Vihar Line-2	19-Oct-24	19-Oct-24	10:00 hrs	17:00 hrs	Continuous	Dadri Thermal Stage-2 Unit-2 is under OH. Already approved in 222nd OCC meet from 30.09.24 to 13.11.2024.	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/Delhi consent	Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/Delhi consent
Anta Gas Power Station											
2	220 KV	Anta Bhilwara Line-1	6-Nov-24	8-Nov-24	09:00 hrs	18:00 hrs	Continuous			Approved	
	220 KV	Anta Bhilwara Line-1, Bus-2	6-Nov-24	7-Nov-24	09:00 hrs	18:00 hrs	Continuous	annual bay maintenance & isolator replacement.		Approved	details of isolator at which end is being replaced may be intimated by NTPC at the time of availing s/d
	220 KV	Anta Bhilwara Line-1, Bus-1	8-Nov-24	8-Nov-24	09:00 hrs	18:00 hrs	Continuous	annual bay maintenance & isolator replacement.		Approved	details of isolator at which end is being replaced may be intimated by NTPC at the time of availing s/d
Auraiya Gas Power Station											
4	110 MW	Auraiya Gas Turbine GT-4	27-Nov-24	11-Dec-24	00:00 hrs	23:59 hrs	Continuous	Mandatory Overhauling		Approved	
Singrauli Thermal Power Station											
7	500 MW	Singrauli Unit-7	4-Nov-24	10-Nov-24	00:00 hrs	23:59 hrs	Continuous	Commissioning of FGD		Approved	
Tanda Thermal Power Station											
6	660 MW	Tanda Stage-2, Unit-1	11-Nov-24	25-Dec-24	00:00 hrs	23:59 hrs	Continuous	Commissioning of FGD and annual overhauling		Approved	subject to revival of singrauli unit-7
Dadri Gas Power Station											
1	400KV / 220KV	ICT#3 at DGPS, NTPC Dadri	4-Nov-24	11-Nov-24	9:00	18:00	Continous	For annual maintenance of 400/220KV ICT#3 Transformer along with 220KV & 400KV associated Bay Equipment		Approved	
2	400KV / 220KV	ICT#4 at DGPS, NTPC Dadri	14-Nov-24	21-Nov-24	9:00	18:00	Continous	For annual maintenance of 400/220KV ICT#4 Transformer along with 220KV & 400KV associated Bay Equipment		Approved	

Sub: 300 MW ROSA POWER - UNIT 2 shut down for boiler overhualing

300 MW ROSA POWER TPS - UNIT 2 to be taken under shut down from 14.11.2024 (00:00 Hrs) to 06.12.2024 (24:00 Hrs) for boiler overhualing

NRLDC Comments:

Approved in LGBR29: Unit1(15-Nov to 06-Dec-24)

Shutdown Status:

Approved