



भारत सरकार

Government of India

विद्युत मंत्रालय

Ministry of Power

उत्तर क्षेत्रीय विद्युत समिति

Northern Regional Power Committee

सं.: उ.क्षे.वि.स./प्रचालन/106/01/2024/627-668


दिनांक: 12.11.2024

विषय: उत्तर क्षेत्रीय विद्युत समिति की प्रचालन समन्वय उप- समिति की 225वीं बैठक में स्वीकृत आऊटेज कार्यक्रम की सूची।

Subject: Outage programme approved in the 225th OCC Meeting.

विद्युत् उत्पादन कंपनियों व पारेषण लाइसेंस धारकों द्वारा उत्पादन इकाइयों व पारेषण तंत्र के प्रस्तावित आऊटेज कार्यक्रमों को दिनांक 11.11.2024 में आयोजित प्रचालन समन्वय उप- समिति की 225 वीं बैठक में चर्चा करने के पश्चात आऊटेज कार्यक्रम की स्वीकृत सूची को उत्तर क्षेत्रीय विद्युत समिति के वेब पोर्टल पर उपलब्ध किया गया है। सभी आऊटेज कार्यक्रम संभावित हैं एवं वास्तविक काल में ग्रिड की स्थिति के अनुरूप प्रभावी होंगे। किसी प्रकार की त्रुटि होने पर दो कार्य दिवसों के भीतर हमें सूचित करने का कष्ट करें।

The outage programme of Generating Units and Transmission Lines proposed by Generating Companies and Transmission Licensees were discussed in the 225th OCC meeting held on 11.11.2024 and the approved list of outages program has been uploaded on NRPC web portal. All outage programmes are approved tentatively subject to real time grid conditions. Discrepancy, if any may kindly be intimated within two working days.


(डी. के. मीना) 12/11/24

अधीक्षण अभियंता (प्रचालन)

सेवा में,

प्रचालन समन्वय उप- समिति के सभी सदस्य।

APPROVED OUTAGE PROGRAM OF 225th OCC

Sr No	Reference Number	OCC Number	Name of Requesting Agency	Element Type	Element Name	Owner	Daily/Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	Request Type	Shutdown Status	Approved From Date	Approved From Time	Approved To Date	Approved To Time	OCC Remarks
1	RQ198285	OCC_225	adhydro_sd	GENERATING UNIT	96 MW AD HYDRO - UNIT 2	ADHPL	C	Annual maintenance of 96 MW AD hydro - UNIT 2, so shutdown required on continuous basis from 02-Dec-2024 (09:00 hrs.) to 26-Dec-2024 (18:00 hrs.) .	02/Dec/2024	09:00	26/Dec/2024	18:00	Shutdown required on continous basis from 02-Dec-2024 (09:00 hrs.) to 26-Dec-2024 (18:00 hrs.) .	PLANNED	Approved	02-Dec-24	09:00	26-Dec-24	18:00	
2	RQ198045	OCC_225	karcham_sd	GENERATING UNIT	250 MW KARCHAM WANGTOO HPS - UNIT 3	JSW	C	Annual Maintenance	16/Dec/2024	00:00	31/Dec/2024	23:59		PLANNED	Approved	16-Dec-24	00:00	31-Dec-24	23:59	
3	RQ198941	OCC_225	ntpcos_sd	GENERATING UNIT	210 MW UNCHAHAAR TPS - UNIT 1	NTPC	C	Boiler & Turbine Overhauling	26/Dec/2024	00:00	29/Jan/2025	23:59		PLANNED	Approved	26-Dec-24	00:00	29-Jan-25	23:59	
4	RQ198936	OCC_225	ntpcos_sd	GENERATING UNIT	200 MW SINGRAULI STPS - UNIT 4	NTPC	C	Boiler, Turbine & Generator OH	15/Dec/2024	08:00	18/Jan/2025	23:59		PLANNED	Approved	15-Dec-24	00:00	18-Jan-25	23:59	
5	RQ199418	OCC_225	ntpcos_sd	GENERATING UNIT	130.19 MW DADRI GPS - UNIT 4	NTPC	C	for M4 Inspection	23/Dec/2024	00:00	27/Dec/2024	23:59		PLANNED	Approved	26-Dec-24	00:00	30-Dec-24	23:59	
6	RQ199417	OCC_225	ntpcos_sd	GENERATING UNIT	130.19 MW DADRI GPS - UNIT 3	NTPC	C	for M8 Inspection	21/Dec/2024	00:00	27/Dec/2024	23:59		PLANNED	Approved	16-Dec-24	00:00	22-Dec-24	23:59	
7	RQ199416	OCC_225	ntpcos_sd	GENERATING UNIT	130.19 MW DADRI GPS - UNIT 3	NTPC	D	for Boiler License Renewal	19/Dec/2024	00:00	19/Dec/2024	23:59		PLANNED	Approved	19-Dec-24	00:00	19-Dec-24	23:59	
8	RQ199411	OCC_225	ntpcos_sd	GENERATING UNIT	130.19 MW DADRI GPS - UNIT 1	NTPC	D	for Boiler License Renewal	18/Dec/2024	00:00	18/Dec/2024	23:59		PLANNED	Approved	15-Dec-24	00:00	15-Dec-24	23:59	May be allowed for Licence renewal
9	RQ198938	OCC_225	ntpcos_sd	GENERATING UNIT	111.19 MW AURAIYA GPS - UNIT 4	NTPC	C	GT-4 Turbine Inspection after EOH of 8500 hrs.	25/Dec/2024	00:00	08/Jan/2025	23:59		PLANNED	Approved	31-Dec-24	00:00	14-Jan-25	23:59	
10	RQ199274	OCC_225	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-2	POWER GRID	D	For Joint Box Creation for Commissiong of 765kV Jabalpur - Orai OPGW Link	08/Dec/2024	07:00	10/Dec/2024	18:00	SD requested by wr2	PLANNED	Approved	08-Dec-24	07:00	10-Dec-24	18:00	ATC Curtailment of 1450 MW in NR Import.
11	RQ199049	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 2 AT BHIWANI(PG)		D	Relay Testing and AMP.	24/Dec/2024	09:30	24/Dec/2024	18:00		PLANNED	Approved	24-Dec-24	09:30	24-Dec-24	18:00	
12	RQ198692	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-2		D	AMP WORK OF LINE BAY AT BIKANER SS	23/Dec/2024	16:00	23/Dec/2024	23:00	AMP WORK OF LINE BAY AT BIKANER SS	PLANNED	Approved	23-Dec-24	16:00	23-Dec-24	23:00	
13	RQ199024	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL)		D	For Punchpoint rectification work	23/Dec/2024	09:00	24/Dec/2024	17:00	AMP	PLANNED	Approved	23-Dec-24	09:00	24-Dec-24	17:00	
14	RQ198691	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-1		D	AMP WORK OF LINE BAY AT BIKANER SS	21/Dec/2024	16:00	21/Dec/2024	23:00	AMP WORK OF LINE BAY AT BIKANER SS	PLANNED	Approved	21-Dec-24	16:00	21-Dec-24	23:00	
15	RQ198988	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT JHATIKARA(PG)		D	CSD tuning work in 709th bay with atleast 4 switching	21/Dec/2024	09:00	21/Dec/2024	16:00		PLANNED	Approved	21-Dec-24	09:00	21-Dec-24	16:00	

16	RQ198786	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AIMER-CHITTORGARH (PG) CKT-2		D	For attending S/D nature defects Kankroli, Chittorgarh & Ajmer	21/Dec/2024	09:00	21/Dec/2024	18:00	During S/D, A/R to be kept off of other charged Ckts from both ends	PLANNED	Approved	21-Dec-24	09:00	21-Dec-24	18:00	
17	RQ199023	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL)		D	For Punchpoint rectification work	21/Dec/2024	09:00	22/Dec/2024	17:00	AMP	PLANNED	Approved	21-Dec-24	09:00	22-Dec-24	17:00	
18	RQ199047	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 1 AT BHIWANI(PG)		D	Relay Testing and AMP.	20/Dec/2024	09:30	20/Dec/2024	18:00		PLANNED	Approved	20-Dec-24	09:30	20-Dec-24	18:00	
19	RQ198987	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT JHATIKARA(PG)		D	CSD tuning work in 711th bay with atleast 4 switching	20/Dec/2024	09:00	20/Dec/2024	16:00		PLANNED	Approved	20-Dec-24	09:00	20-Dec-24	16:00	
20	RQ198671	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1		D	Shutdown nature defects rectification by TLM & 1. For CC-AM IOM compliances, modification works. 2. AMP works for element and bay AMP(TIMING, CRM, D CRM DEW POINT, COIL CURRENT) works . 3. PRV-1&2 retrofitment (Viat Make). 4. WTI & OTI	20/Dec/2024	08:00	21/Dec/2024	18:00	DEFECT RECTIFICATION WORK	PLANNED	Approved	20-Dec-24	08:00	21-Dec-24	18:00	
21	RQ198794	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1		D	For OPGW replacement works from TN-623 to TN 625 (for Joint Box Creation at TN-625)	20/Dec/2024	08:00	21/Dec/2024	18:00	Non-auto required for OPGW replacement works from TN-623 to TN 625 (for Joint Box Creation at TN-	PLANNED	Approved	20-Dec-24	15:00	21-Dec-24	23:00	To be availed from 15:00 hrs
22	RQ198795	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2		D	For OPGW replacement works from TN-623 to TN 625 (for Joint Box Creation at TN-625)	20/Dec/2024	08:00	21/Dec/2024	18:00	Non-auto required for OPGW replacement works from TN-623 to TN 625 (for Joint Box Creation at TN-	PLANNED	Approved	20-Dec-24	15:00	21-Dec-24	23:00	To be availed from 15:00 hrs
23	RQ199046	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 3 AT BHIWANI(PG)		D	Relay Testing and AMP.	18/Dec/2024	09:30	18/Dec/2024	18:00		PLANNED	Approved	18-Dec-24	09:30	18-Dec-24	18:00	
24	RQ199002	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT CHITTORGARH(PG)		D	regular amp work and insulation coating	18/Dec/2024	09:00	19/Dec/2024	17:00		PLANNED	Approved	18-Dec-24	09:00	19-Dec-24	17:00	

25	RQ198670	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2		D	Shutdown nature defects rectification By TLM & 1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP(TIMING,CRM,D CRM DEW POINT,COIL CURRENT) works . 3.PR-1&2 retrofitment (Viat Make). 4.HV bushing tan delta point	17/Dec/2024	08:00	19/Dec/2024	18:00	DEFECT RECTIFICATION WORK	PLANNED	Approved	17-Dec-24	08:00	19-Dec-24	18:00	
26	RQ198646	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-2		D	AMP WORK OF LINE BAY AT BIKANER SS & INSTALLATION OF BIRD DIVERTERS AND RECTIFICATION OF SHUT DOWN NATURE DEFECTS by Bhadla Group & Rectification of Shutdown nature defects by Bikaner Group	16/Dec/2024	16:00	31/Dec/2024	23:00	765 KV BHADLA-BIKANER (PG) CKT-1 A/R TO BE KEPT ON NON AUTO MODE	PLANNED	Approved	16-Dec-24	16:00	31-Dec-24	23:00	ATC curtailment of 200 MW in NR Export. Subjected to WRPC Approval
27	RQ198648	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-2		D	AMP WORK OF LINE BAY AT BIKANER SS & INSTALLATION OF BIRD DIVERTERS AND RECTIFICATION OF SHUT DOWN NATURE DEFECTS	16/Dec/2024	16:00	31/Dec/2024	23:00	765 KV BIKANER-BHADLA - 2 CKT-1 A/R TO BE KEPT ON NON AUTO MODE	PLANNED	Approved	16-Dec-24	16:00	31-Dec-24	23:00	ATC curtailment of 200 MW in NR Export. Subjected to WRPC Approval
28	RQ198650	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2		D	INSTALLATION OF BIRD DIVERTERS AND RECTIFICATION OF SHUT DOWN NATURE DEFECTS by Bhadla & For attending S/D nature defects by Ajmer	16/Dec/2024	16:00	31/Dec/2024	23:00	765 KV AJMER-BHADLA-2 CKT-1 A/R TO BE KEPT ON NON AUTO MODE	PLANNED	Approved	16-Dec-24	16:00	31-Dec-24	23:00	ATC curtailment of 500 MW in NR Export. Subjected to WRPC Approval
29	RQ198842	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-1		D	AMP WORK OF LINE BAY AT BIKANER SS & Rectification of Shutdown nature defects	16/Dec/2024	14:00	17/Dec/2024	23:59	765 kv Bhadla2-Bikaner ckt 2 A/R to be kept on Non auto mode.	PLANNED	Approved	16-Dec-24	14:00	17-Dec-24	23:59	ATC curtailment of 200 MW in NR Export. Subjected to WRPC Approval
30	RQ198978	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 4 AT KOTESHWAR(PG)		D	For implementation of updated mechanical protection settings and AMP works	16/Dec/2024	09:30	17/Dec/2024	19:00		PLANNED	Approved	16-Dec-24	09:30	17-Dec-24	19:00	
31	RQ199045	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 2 AT BHIWANI(PG)		D	Relay Testing and AMP.	16/Dec/2024	09:30	16/Dec/2024	18:00		PLANNED	Approved	16-Dec-24	09:30	16-Dec-24	18:00	
32	RQ199001	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT CHITTORGARH(PG)		D	regular amp work and insulation coating	16/Dec/2024	09:00	17/Dec/2024	17:00		PLANNED	Approved	16-Dec-24	09:00	17-Dec-24	17:00	

33	RQ198977	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 3 AT KOTESHWAR(PG)		D	For implementation of updated mechanical protection settings and AMP works	13/Dec/2024	09:30	14/Dec/2024	19:00		PLANNED	Approved	13-Dec-24	09:30	14-Dec-24	19:00	
34	RQ198751	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2		D	For attending S/D nature defects	12/Dec/2024	08:00	12/Dec/2024	18:00	Non Auto of 765 kv Chittorgarh Banskatha ckt 1	PLANNED	Approved	12-Dec-24	08:00	12-Dec-24	18:00	ATC Curtailment of 2950 MW in NR Export. Subjected to WRPC Approval
35	RQ198981	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BHADLA(PG)		D	AMP work of transformer and rectification of CoE Audit point	11/Dec/2024	17:00	11/Dec/2024	23:59		PLANNED	Approved	11-Dec-24	17:00	11-Dec-24	23:59	
36	RQ198976	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 2 AT KOTESHWAR(PG)		D	For implementation of updated mechanical protection settings and AMP works	11/Dec/2024	09:30	12/Dec/2024	19:00		PLANNED	Approved	11-Dec-24	09:30	12-Dec-24	19:00	
37	RQ198750	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1		D	For attending S/D nature defects	11/Dec/2024	08:00	11/Dec/2024	18:00	Non Auto of 765 kv Chittorgarh Banskatha ckt 2	PLANNED	Approved	11-Dec-24	15:00	11-Dec-24	23:00	ATC Curtailment of 2950 MW in NR Export. Subjected to WRPC Approval. To be availed from 15:00 hrs
38	RQ198986	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT JHATIKARA(PG)		D	AMP work and 400kV side isolator contact finger replacement	10/Dec/2024	09:30	10/Dec/2024	17:30		PLANNED	Approved	10-Dec-24	09:30	10-Dec-24	17:30	
39	RQ198657	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-BHIWANI (PG) CKT-1		D	Shutdown nature defect rectification work	10/Dec/2024	08:00	10/Dec/2024	18:00	Shutdown nature defect rectification work	PLANNED	Approved	10-Dec-24	08:00	10-Dec-24	18:00	
40	RQ198980	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA(PG)		D	AMP work of transformer and rectification of CoE Audit point	09/Dec/2024	17:00	09/Dec/2024	23:59		PLANNED	Approved	09-Dec-24	17:00	09-Dec-24	23:59	
41	RQ198975	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 1 AT KOTESHWAR(PG)		D	For implementation of updated mechanical protection settings and AMP works	09/Dec/2024	09:30	10/Dec/2024	19:00		PLANNED	Approved	09-Dec-24	09:30	10-Dec-24	19:00	
42	RQ199025	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT MEERUT_PMSTL (UP)		D	ICT AMP	09/Dec/2024	09:00	09/Dec/2024	17:00	AMP	PLANNED	Approved	09-Dec-24	09:00	09-Dec-24	17:00	
43	RQ199026	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT MEERUT_PMSTL (UP)		D	ICT AMP	09/Dec/2024	09:00	09/Dec/2024	17:00	AMP	PLANNED	Approved	09-Dec-24	09:00	09-Dec-24	17:00	

44	RQ198668	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2		D	Shutdown nature defects rectification by TLM & 1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PRV-1&2 retrofitment (Viat Make) 4. WTI & OTI Modification work	09/Dec/2024	08:00	12/Dec/2024	18:00	DEFECT RECTIFICATION WORK 1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PRV-1&2 retrofitment (Viat Make) 4. WTI & OTI Modification	PLANNED	Approved	09-Dec-24	08:00	12-Dec-24	18:00	ATC Curtailment of 450 MW in NR Import. Subjected to WRPC Approval
45	RQ198985	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT JHATIKARA(PG)		D	AMP work and 400kV side isolator contact finger replacement	07/Dec/2024	09:30	07/Dec/2024	17:30		PLANNED	Approved	07-Dec-24	09:30	07-Dec-24	17:30	
46	RQ198994	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BHADLA_2 (PG)		D	AMP work of transformer and rectification of CoE Audit point	05/Dec/2024	16:00	06/Dec/2024	23:00		PLANNED	Approved	05-Dec-24	17:00	06-Dec-24	23:00	To be availed from 17:00 hrs
47	RQ198984	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT JHATIKARA(PG)		D	AMP work and 400kV side isolator contact finger replacement	05/Dec/2024	09:30	05/Dec/2024	17:30		PLANNED	Approved	05-Dec-24	09:30	05-Dec-24	17:30	
48	RQ198675	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-2		C	Shifting of tower 79 of 765 kV Koteswar Meerut 2	05/Dec/2024	09:00	20/Dec/2024	18:00	Shifting of tower 79 of 765 kV Koteswar Meerut 2	PLANNED	Approved	05-Dec-24	09:00	20-Dec-24	18:00	
49	RQ198774	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV HAPUR-MEERUT_PMSTL (UP) CKT-1		D	Line Bay AMP	05/Dec/2024	08:00	05/Dec/2024	18:00		PLANNED	Approved	05-Dec-24	08:00	05-Dec-24	18:00	
50	RQ198669	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1		D	Shutdown nature defects rectification by TLM & 1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PRV-1&2 retrofitment (Viat Make) 4. WTI & OTI Modification work	05/Dec/2024	08:00	08/Dec/2024	18:00	DEFECT RECTIFICATION WORK 1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PRV-1&2 retrofitment (Viat Make) 4. WTI & OTI Modification	PLANNED	Approved	05-Dec-24	08:00	08-Dec-24	18:00	ATC Curtailment of 450 MW in NR Import. Subjected to WRPC Approval
51	RQ198656	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-ALIGARH (PG) CKT-1		D	Shutdown nature defect rectification work	04/Dec/2024	08:00	06/Dec/2024	18:00	Shutdown nature defect rectification work	PLANNED	Approved	04-Dec-24	08:00	06-Dec-24	18:00	
52	RQ198993	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG)		D	AMP work of transformer and rectification of CoE Audit point	03/Dec/2024	16:00	04/Dec/2024	23:00		PLANNED	Approved	03-Dec-24	17:00	04-Dec-24	23:00	To be availed from 17:00 hrs

53	RQ198983	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT JHATIKARA(PG)		D	AMP work and 400kV side isolator contact finger replacement	03/Dec/2024	09:30	03/Dec/2024	17:30		PLANNED	Approved	03-Dec-24	09:30	03-Dec-24	17:30	
54	RQ198655	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-JHATIKARA (PG) CKT-1		D	Shutdown nature defect rectification work	03/Dec/2024	08:00	03/Dec/2024	18:00	Shutdown nature defect rectification work	PLANNED	Approved	03-Dec-24	08:00	03-Dec-24	18:00	
55	RQ198674	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIQR(PG) (PG) CKT-1		D	Non Auto Mode for Tower tightening & Member/Plate fixing work	02/Dec/2024	09:00	30/Dec/2024	17:00	Non Auto Mode	PLANNED	Approved	02-Dec-24	09:00	30-Dec-24	17:00	Subjected to WRPC Approval
56	RQ198773	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MEERUT_PMSTL - GR.NOIDA_2(UPC) (UP) CKT-1		D	Line Bay AMP	02/Dec/2024	08:00	02/Dec/2024	18:00		PLANNED	Approved	02-Dec-24	08:00	02-Dec-24	18:00	
57	RQ198992	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG)		D	AMP work of transformer and rectification of CoE Audit point	01/Dec/2024	16:00	02/Dec/2024	23:00		PLANNED	Approved	01-Dec-24	16:00	02-Dec-24	23:00	
58	RQ198647	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-1		D	AMP WORK OF LINE BAY AT BIKANER SS & INSTALLATION OF BIRD DIVERTERS AND RECTIFICATION OF SHUT DOWN NATURE DEFECTS	01/Dec/2024	16:00	15/Dec/2024	23:00	765 KV BIKANER-BHADLA - 2 CKT-2 A/R TO BE KEPT ON NON AUTO MODE	PLANNED	Approved	01-Dec-24	16:00	15-Dec-24	23:00	ATC curtailment of 200 MW in NR Export. Subjected to WRPC Approval
59	RQ198649	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1		D	INSTALLATION OF BIRD DIVERTERS AND RECTIFICATION OF SHUT DOWN NATURE DEFECTS by Bhadla & For attending S/D nature defects by Ajmer	01/Dec/2024	16:00	15/Dec/2024	23:00	765 KV AJMER-BHADLA-2 CKT-2 A/R TO BE KEPT ON NON AUTO MODE	PLANNED	Approved	01-Dec-24	16:00	15-Dec-24	23:00	ATC curtailment of 500 MW in NR Export. Subjected to WRPC Approval
60	RQ199044	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT MEERUT(PG)		D	regular amp work and insulation coating	01/Dec/2024	08:00	01/Dec/2024	20:00		PLANNED	Approved	01-Dec-24	08:00	01-Dec-24	20:00	
61	RQ199295	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1	POWER GRID	D	A/R Non Auto mode For attending shutdown defects in circuit #2	14/Dec/2024	08:00	14/Dec/2024	18:00	SD requested by wr2	PLANNED	Approved	14-Dec-24	08:00	14-Dec-24	18:00	
62	RQ199296	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2	POWER GRID	D	For attending shutdown defects in Line and TWFL commisioning. A/R Non Auto mode in Circuit #1 For attending shutdown defects in circuit #2/ YEARLY AMP, Dia to be kept open at both ends.	14/Dec/2024	08:00	14/Dec/2024	18:00	SD requested by wr2	PLANNED	Approved	14-Dec-24	15:00	14-Dec-24	23:00	ATC Curtailment of 2950 MW in NR Export. To be availed from 15:00 hrs
63	RQ199293	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1	POWER GRID	D	For attending shutdown defects in Line and TWFL commisioning. A/R Non Auto mode in Circuit #2 For attending shutdown defects in circuit #1, Dia to be kept open at both ends.	13/Dec/2024	08:00	13/Dec/2024	18:00	SD requested by wr2	PLANNED	Approved	13-Dec-24	15:00	13-Dec-24	23:00	ATC Curtailment of 2950 MW in NR Export. To be availed from 15:00 hrs

64	RQ199294	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2	POWER GRID	D	A/R Non Auto mode For attending shutdown defects in circuit #1	13/Dec/2024	08:00	13/Dec/2024	18:00	SD requested by wr2	PLANNED	Approved	13-Dec-24	08:00	13-Dec-24	18:00	
65	RQ198555	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-GWALIOR (PG) CKT-1	POWER GRID	D	For attending shutdown defects in Line. Dia to be kept open at both ends by WR-2.	12/Dec/2024	08:00	12/Dec/2024	18:00		PLANNED	Approved	12-Dec-24	08:00	12-Dec-24	18:00	Subjected to WRPC Approval
66	RQ199281	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2	POWER GRID	D	For attending shutdown defects in Line. Dia to be kept open at both ends.	09/Dec/2024	08:00	10/Dec/2024	18:00	SD requested by wr2	PLANNED	Approved					To be clubbed with sl 44
67	RQ198547	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-2	POWER GRID	D	Shutdown nature Maintenance work	09/Dec/2024	07:00	10/Dec/2024	18:00		PLANNED	Approved	09-Dec-24	07:00	10-Dec-24	18:00	Subjected to ERPC approval
68	RQ198551	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-2	POWER GRID	D	A/R Non auto for Tower strengthening member fixing by WR-2	08/Dec/2024	09:00	14/Dec/2024	18:00		PLANNED	Approved	08-Dec-24	09:00	14-Dec-24	18:00	ATC Curtailment of 1150 MW in NR Import. Subjected to WRPC Approval
69	RQ199322	OCC_225	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2	POWER GRID	D	Quarterly Maintenance alongwith line reactor at Phagi end	06/Dec/2024	08:00	06/Dec/2024	18:00		PLANNED	Approved	06-Dec-24	08:00	06-Dec-24	18:00	ATC Curtailment of 450 MW in NR Import. Subjected to WRPC Approval
70	RQ199280	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1	POWER GRID	D	For attending shutdown defects in Line. Dia to be kept open at both ends.	05/Dec/2024	08:00	06/Dec/2024	18:00	SD requested by wr2	PLANNED	Approved					To be clubbed with sl 50
71	RQ198550	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-1	POWER GRID	D	A/R Non auto for Tower strengthening member fixing by WR-2	01/Dec/2024	09:00	07/Dec/2024	18:00		PLANNED	Approved	01-Dec-24	09:00	07-Dec-24	18:00	
72	RQ199353	OCC_225	apl_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH(APL)-ADANI MUNDRA(APL) (ATIL) CKT-2	POWER GRID	D	Annual Maintenance Valve hall, Testing of Equipment,SRI replacement and annual Maintenance work of 500KV HVDC-Pole 2	04/Dec/2024	08:00	06/Dec/2024	20:00	Annual Maintenance Valve hall, Testing of Equipment,SRI replacement and annual Maintenance work of 500KV HVDC pole-2	PLANNED	Approved	04-Dec-24	08:00	06-Dec-24	20:00	ATC Curtailment of 900 MW in NR Import. Subjected to WRPC Approval
73	RQ198204	OCC_225	apl_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH(APL)-ADANI MUNDRA(APL) (ATIL) CKT-1	POWER GRID	D	Annual Maintenance Valve hall, Testing of Equipment,SRI replacement and annual Maintenance work of 500KV HVDC pole-1	01/Dec/2024	08:00	03/Dec/2024	20:00	Annual Maintenance Valve hall, Testing of Equipment,SRI replacement and annual Maintenance work of 500KV HVDC pole-1	PLANNED	Approved	01-Dec-24	08:00	03-Dec-24	20:00	ATC Curtailment of 900 MW in NR Import. Subjected to WRPC Approval
74	RQ198766	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBDSL)-KHETRI (PKTSL) (PBDSL) CKT-4		D	For scheme checking work	29/Dec/2024	08:00	29/Dec/2024	18:00		PLANNED	Approved	29-Dec-24	15:00	29-Dec-24	23:00	To be availed from 15:00 hrs
75	RQ198765	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBDSL)-KHETRI (PKTSL) (PBDSL) CKT-3		D	For scheme checking work	28/Dec/2024	08:00	28/Dec/2024	18:00		PLANNED	Approved	28-Dec-24	15:00	28-Dec-24	23:00	To be availed from 15:00 hrs

76	RQ199021	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BHINMAL(PG)		D	BAY CT OIL SAMPLING AFTER 6 MONTH OF CHARGING	27/Dec/2024	09:00	27/Dec/2024	18:00	BAY CT OIL SAMPLING AFTER 6 MONTH OF CHARGING	PLANNED	Approved	27-Dec-24	09:00	27-Dec-24	18:00	
77	RQ198662	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-JHATIKARA(PG) (DTL) CKT-2		D	Isolator contact replacement work & Shutdown nature defect rectification work	27/Dec/2024	08:00	27/Dec/2024	18:00	Shutdown nature defect rectification work	PLANNED	Approved	27-Dec-24	16:00	27-Dec-24	23:00	May be given subject to real time grid conditions/Delhi consent/May be given from 16:00 Hrs.
78	RQ198764	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-2		D	For scheme checking work	27/Dec/2024	08:00	27/Dec/2024	18:00		PLANNED	Approved	27-Dec-24	15:00	27-Dec-24	23:00	To be availed from 15:00 hrs
79	RQ198763	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-1		D	For scheme checking work	26/Dec/2024	08:00	26/Dec/2024	18:00		PLANNED	Approved	26-Dec-24	15:00	26-Dec-24	23:00	To be availed from 15:00 hrs
80	RQ199035	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BAGHPAT(PG)		C	SF6 Leakage arrest work in 220kV YPhase L.A compartment	26/Dec/2024	08:00	27/Dec/2024	20:00	SF6 Leakage arrest work in 220kV Y-Phase L.A compartment	PLANNED	Approved	26-Dec-24	08:00	27-Dec-24	20:00	Other ICT must be in service during shutdown/Load to be managed by UP
81	RQ198749	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1		D	For attending 5/D nature defects by Kankroli TLM & A/R relay work by Ajmer	25/Dec/2024	08:00	26/Dec/2024	18:00		PLANNED	Approved	25-Dec-24	08:00	26-Dec-24	18:00	ATC Curtailment of 400 MW in NR Export. Subjected to WRPC Approval
82	RQ198673	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-2		D	Shutdown nature defects rectification	24/Dec/2024	08:00	24/Dec/2024	18:00	DEFECT RECTIFICATION WORK	PLANNED	Approved	24-Dec-24	08:00	24-Dec-24	18:00	
83	RQ198672	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-1		D	Shutdown nature defects rectification	23/Dec/2024	08:00	23/Dec/2024	18:00	DEFECT RECTIFICATION WORK	PLANNED	Approved	23-Dec-24	08:00	23-Dec-24	18:00	
84	RQ198769	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1		D	Additional glass disc insertion: LOA given & AMP OF LINE EQUIPMENTS & 50MVAR Line reactor by Jaipur(S)	23/Dec/2024	08:00	24/Dec/2024	18:00	Non auto for 400 kV RAPPD-Kota, subject to weather permitting and consent from RAPP	PLANNED	Approved	23-Dec-24	08:00	24-Dec-24	18:00	
85	RQ198805	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-2		D	For OPGW rectification/replacement works on spans having losses	23/Dec/2024	08:00	30/Dec/2024	18:00	Non-Auto required for OPGW rectification/replacement works	PLANNED	Approved	23-Dec-24	08:00	30-Dec-24	18:00	Non auto mode may be allowed
86	RQ199043	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAWANA(DV)		C	40789L isolator retrofitting work at DTL Bawana SS under ADD CAP	22/Dec/2024	10:00	24/Dec/2024	20:00	40789L isolator retrofitting work at DTL Bawana SS	PLANNED	Approved	22-Dec-24	10:00	24-Dec-24	20:00	May be allowed subject to Delhi consent/All other ICTs must remain in service/Load to be managed by Delhi
87	RQ199048	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BHIWANI(PG)		D	Relay Testing and AMP.	22/Dec/2024	09:30	22/Dec/2024	18:00		PLANNED	Approved	22-Dec-24	09:30	22-Dec-24	18:00	

88	RQ198823	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-HISSAR (PG) CKT-2		C	FOR RETROFITMENT OF ISOLATOR IN LINE BAY ,MAIN BAY & TIE BAY AT POWERGRID HISAR SS END IN ADD CAP 19-24 BLOCK	21/Dec/2024	09:00	30/Dec/2024	18:00	DIA SHALL REMAIN OPEN AT HISAR SUBSTATION DURING THE SHUTDOWN	PLANNED	Approved	21-Dec-24	09:00	30-Dec-24	18:00	Subject to real time grid condition/ max two lines shutdown at a time may be allowed at Hissar(PG)
89	RQ198822	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-HISSAR (PG) CKT-1		C	FOR RETROFITMENT OF ISOLATOR IN LINE BAY ,MAIN BAY & TIE BAY AT POWERGRID HISAR SS END IN ADD CAP 19-24 BLOCK	21/Dec/2024	09:00	30/Dec/2024	18:00	DIA SHALL REMAIN OPEN AT HISAR SUBSTATION DURING THE SHUTDOWN	PLANNED	Approved	21-Dec-24	09:00	30-Dec-24	18:00	Subject to real time grid condition/ max two lines shutdown at a time may be allowed at Hissar(PG)
90	RQ198770	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-2		D	Additional glass disc insertion: LOA given	21/Dec/2024	08:00	22/Dec/2024	18:00	Non auto for 400 KV RAPPD-Jaipur South, subject to weather permitting and consent from RAPP	PLANNED	Approved	21-Dec-24	08:00	22-Dec-24	18:00	
91	RQ198690	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-2		D	Shutdown nature defects rectification & AMP OF LINE EQUIPMENTS & 50MVAR Line reactor	21/Dec/2024	08:00	21/Dec/2024	18:00	Shutdown nature defects rectification	PLANNED	Approved	21-Dec-24	08:00	21-Dec-24	18:00	
92	RQ198780	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BASSI (PG) CKT-1		D	For Relay Testing and CoE Audit Compliance	20/Dec/2024	09:00	20/Dec/2024	17:30		PLANNED	Approved	20-Dec-24	09:00	20-Dec-24	17:30	
93	RQ198772	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT_PMSTL-SIMBHOLI_PMSTL (UP) CKT-1		D	Line Bay AMP	20/Dec/2024	08:00	20/Dec/2024	18:00		PLANNED	Approved	20-Dec-24	08:00	20-Dec-24	18:00	
94	RQ198689	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-1		D	Shutdown nature defects rectification	20/Dec/2024	08:00	20/Dec/2024	18:00	Shutdown nature defects rectification	PLANNED	Approved	20-Dec-24	08:00	20-Dec-24	18:00	
95	RQ198841	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-2		D	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works	20/Dec/2024	08:00	21/Dec/2024	18:00	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works	PLANNED	Approved	20-Dec-24	08:00	21-Dec-24	18:00	
96	RQ198661	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-DWARKA (PG) (PG)		D	Shutdown nature defect rectification work	20/Dec/2024	08:00	20/Dec/2024	18:00	Shutdown nature defect rectification work	PLANNED	Approved	20-Dec-24	08:00	20-Dec-24	18:00	
97	RQ199042	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAWANA(DV)		C	40789A isolator retrofitting work at DTL Bawana SS under ADD CAP	19/Dec/2024	10:00	21/Dec/2024	20:00	40789A isolator retrofitting work at DTL Bawana SS	PLANNED	Approved	19-Dec-24	10:00	21-Dec-24	20:00	May be allowed subject to Delhi consent/All other ICTs must remain in service/Load to be managed by Delhi
98	RQ198785	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1		D	For attending S/D nature defects by TLM & M1,M2 relay work by station	19/Dec/2024	09:00	19/Dec/2024	18:00	During S/D. A/R to be kept off of other charged Ckts from both ends	PLANNED	Approved	19-Dec-24	09:00	19-Dec-24	18:00	

99	RQ198688	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-2		D	Insulators cleaning works and line maintenance	19/Dec/2024	08:00	19/Dec/2024	18:00	Insulators cleaning works and line maintenance	PLANNED	Approved	19-Dec-24	08:00	19-Dec-24	18:00	
100	RQ199041	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAWANA(DV)		D	For AMP work	18/Dec/2024	10:00	18/Dec/2024	20:00	For AMP work	PLANNED	Approved	18-Dec-24	10:00	18-Dec-24	20:00	
101	RQ198784	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1		D	For attending S/D nature defects	18/Dec/2024	09:00	18/Dec/2024	18:00	During S/D. A/R to be kept off of other charged Ckts from both ends	PLANNED	Approved	18-Dec-24	09:00	18-Dec-24	18:00	
102	RQ198779	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPURA(RS)		D	For Relay Testing and CoE Audit Compliance	18/Dec/2024	09:00	19/Dec/2024	17:30		PLANNED	Approved	18-Dec-24	09:00	19-Dec-24	17:30	
103	RQ198660	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA-DWARKA (PG)		D	Isolator contact replacement work by sub station & Shutdown nature defect rectification work by TLM	18/Dec/2024	08:00	18/Dec/2024	18:00	Shutdown nature defect rectification work	PLANNED	Approved	18-Dec-24	16:00	18-Dec-24	23:00	May be given subject to real time grid conditions/May be given from 16:00 Hrs.
104	RQ198687	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1		D	Insulators cleaning works and line maintenance	18/Dec/2024	08:00	18/Dec/2024	18:00	Insulators cleaning works and line maintenance	PLANNED	Approved	18-Dec-24	08:00	18-Dec-24	18:00	
105	RQ198834	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1		C	41189L isolator retrofiting work at DTL bawana ss	18/Dec/2024	08:00	20/Dec/2024	18:00	41189L isolator retrofiting work at DTL bawana ss	PLANNED	Approved	18-Dec-24	08:00	20-Dec-24	18:00	May be allowed subject to Delhi consent/One circuit shutdown may be allowed at a time from both ends/Load to be managed by Delhi
106	RQ198838	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT(PG)-MUZAFFARNAGAR(UP) (PG) CKT-1		D	Attending hotspot work @ loc 63	18/Dec/2024	08:00	18/Dec/2024	18:00	Attending hotspot work @ loc 63	PLANNED	Approved	18-Dec-24	08:00	18-Dec-24	18:00	
107	RQ198746	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-KANKROLI(PG) (PG) CKT-1		D	For attending S/D nature defects	18/Dec/2024	08:00	18/Dec/2024	18:00	Non Auto of 400 KV RAPP-Kankroli CKT	PLANNED	Approved	18-Dec-24	17:00	18-Dec-24	23:00	May be given from 1700 Hrs
108	RQ199000	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT BHADLA_2 (PG)		D	AMP work of transformer and rectification of CoE Audit point	17/Dec/2024	16:00	18/Dec/2024	23:00		PLANNED	Approved	17-Dec-24	17:00	18-Dec-24	23:00	May be given from 1700 Hrs
109	RQ199040	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MANDOLA(PG)		D	For AMP work	17/Dec/2024	10:00	17/Dec/2024	20:00	For AMP work	PLANNED	Approved	17-Dec-24	10:00	17-Dec-24	20:00	
110	RQ198783	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1		D	For attending S/D nature defects by TLM & M1,M2 relay work by station	17/Dec/2024	09:00	17/Dec/2024	18:00	During S/D. A/R to be kept off of other charged Ckts from both ends	PLANNED	Approved	17-Dec-24	09:00	17-Dec-24	18:00	
111	RQ198777	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(PG)-KABULPUR(HV) (PG)		D	Replacement of Damaged conductor in span 207 - 208	17/Dec/2024	08:00	17/Dec/2024	18:00		PLANNED	Approved	17-Dec-24	08:00	17-Dec-24	18:00	
112	RQ199037	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KOTPUTLI(PG)		D	AMP and Relay Testing of ICT	17/Dec/2024	08:00	17/Dec/2024	20:00	AMP and Relay Testing of ICT	PLANNED	Approved	17-Dec-24	08:00	17-Dec-24	20:00	

113	RQ198654	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2		D	INSTALLATION OF BIRD DIVERTERS AND RECTIFICATION OF SHUT DOWN NATURE DEFECTS	16/Dec/2024	16:00	31/Dec/2024	23:00	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1 A/R TO BE KEPT ON NON AUTO MODE	PLANNED	Approved	16-Dec-24	17:00	31-Dec-24	23:00	May be given from 1700 Hrs
114	RQ198652	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-2		D	INSTALLATION OF BIRD DIVERTERS AND RECTIFICATION OF SHUT DOWN NATURE DEFECTS	16/Dec/2024	16:00	31/Dec/2024	23:00	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-1 A/R TO BE KEPT ON NON AUTO MODE	PLANNED	Approved	16-Dec-24	17:00	31-Dec-24	23:00	May be given from 1700 Hrs
115	RQ198778	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPURA(RS)		D	For Relay Testing and CoE Audit Compliance	16/Dec/2024	09:00	17/Dec/2024	17:30		PLANNED	Approved	16-Dec-24	09:00	17-Dec-24	17:30	
116	RQ199003	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT KURUKSHETRA(PG)		D	AMP Work	16/Dec/2024	08:00	16/Dec/2024	18:00		PLANNED	Approved	16-Dec-24	08:00	16-Dec-24	18:00	
117	RQ198771	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIMBHOLI_PMSTL - MURADNAGAR_2 (UP) CKT-2		D	Line Bay AMP	16/Dec/2024	08:00	16/Dec/2024	18:00		PLANNED	Approved	16-Dec-24	08:00	16-Dec-24	18:00	
118	RQ198775	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGTB(DTL)-BHIWANI(PG) (PG)		C	Replacement of Damaged conductor at Bawana (DTL) Gantry to Tower No. 1 & 207 - 208 (Spans)	16/Dec/2024	08:00	17/Dec/2024	18:00		PLANNED	Approved	16-Dec-24	08:00	17-Dec-24	18:00	May be allowed/Delhi gave consent/Generation may be managed by Delhi at Bawana CCGTB
119	RQ198776	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGTB(DTL)-BAHADURGARH(PG) (PG) CKT-1		C	Replacement of Damaged conductor at Bawana (DTL) Gantry to Tower No. 1	16/Dec/2024	08:00	17/Dec/2024	18:00		PLANNED	Approved	16-Dec-24	08:00	17-Dec-24	18:00	May be allowed/Delhi gave consent/Generation may be managed by Delhi at Bawana CCGTB
120	RQ198837	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-1		D	Conductor Damage/Strained repair work @ 90-91	16/Dec/2024	08:00	16/Dec/2024	18:00	Conductor Damage/Strained repair work @ 90-91	PLANNED	Approved	16-Dec-24	08:00	16-Dec-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC consent
121	RQ199036	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KOTPUTLI(PG)		D	AMP and Relay Testing of ICT	16/Dec/2024	08:00	16/Dec/2024	20:00	AMP and Relay Testing of ICT	PLANNED	Approved	16-Dec-24	08:00	16-Dec-24	20:00	
122	RQ198999	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT BHADLA_2 (PG)		D	AMP work of transformer and rectification of CoE Audit point	15/Dec/2024	16:00	16/Dec/2024	23:00		PLANNED	Approved	15-Dec-24	17:00	16-Dec-24	23:00	May be given from 1700 Hrs
123	RQ198808	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-DEEDWANA(MTS) (RS) CKT-1		D	For OPGW installation works - for creation of Repeater of S2-B2, Line-1	15/Dec/2024	08:00	15/Dec/2024	18:00	Shutdown for Joint Box at Crossing location 82/0 of S2-B2, Line-1	PLANNED	Approved	15-Dec-24	17:00	15-Dec-24	23:00	May be given from 1700 Hrs
124	RQ198809	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-DEEDWANA(MTS) (RS) CKT-1		D	For OPGW installation works - for creation of Repeater of S2-B2, Line-2	15/Dec/2024	08:00	15/Dec/2024	18:00	Shutdown for Joint Box at Crossing location of S2-B2, Line-2	PLANNED	Approved	15-Dec-24	08:00	15-Dec-24	18:00	
125	RQ198833	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1		C	41289A isolator retrofitting work at DTL bawana ss	15/Dec/2024	08:00	17/Dec/2024	18:00	41289A isolator retrofitting work at DTL bawana ss	PLANNED	Approved	15-Dec-24	08:00	17-Dec-24	18:00	May be allowed subject to Delhi consent/One circuit shutdown may be allowed at a time from both ends/Load to be managed by Delhi

126	RQ198659	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (PG) CKT-2		D	Isolator contact replacement work & Shutdown nature defect rectification work by TLM Group & For OPGW replacement works from Mundka Gantry to TN-117	14/Dec/2024	08:00	14/Dec/2024	18:00	Shutdown nature defect rectification work	PLANNED	Approved	14-Dec-24	16:00	14-Dec-24	23:00	May be given subject to real time grid conditions/Delhi consent/May be given from 16:00 Hrs.
127	RQ198982	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT BHADLA(PG)		D	AMP work of transformer and rectification of CoE Audit point	13/Dec/2024	17:00	13/Dec/2024	23:59		PLANNED	Approved	13-Dec-24	17:00	13-Dec-24	23:59	May be given from 1700 Hrs
128	RQ198998	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BHADLA_2 (PG)		D	AMP work of transformer and rectification of CoE Audit point	13/Dec/2024	16:00	14/Dec/2024	23:00		PLANNED	Approved	13-Dec-24	17:00	14-Dec-24	23:00	May be given from 1700 Hrs
129	RQ198840	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1		D	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works	13/Dec/2024	08:00	14/Dec/2024	18:00	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works	PLANNED	Approved	13-Dec-24	08:00	14-Dec-24	18:00	
130	RQ198658	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (DTL) CKT-1		D	Isolator contact replacement work & Shutdown nature defect rectification work by TLM Group & For OPGW replacement works from Mundka Gantry to TN-117	12/Dec/2024	08:00	12/Dec/2024	18:00	Shutdown nature defect rectification work	PLANNED	Approved	12-Dec-24	16:00	12-Dec-24	23:00	May be given subject to real time grid conditions/Delhi consent/May be given from 16:00 Hrs.
131	RQ198832	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1		C	41189A isolator retrofiting work at DTL bawana ss	12/Dec/2024	08:00	14/Dec/2024	18:00	41189A isolator retrofiting work at DTL bawana ss	PLANNED	Approved	12-Dec-24	08:00	14-Dec-24	18:00	May be allowed subject to Delhi consent/One circuit shutdown may be allowed at a time from both ends/Load to be managed by Delhi
132	RQ198997	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BHADLA_2 (PG)		D	AMP work of transformer and rectification of CoE Audit point	11/Dec/2024	16:00	12/Dec/2024	23:00		PLANNED	Approved	11-Dec-24	17:00	12-Dec-24	23:00	May be given from 1700 Hrs
133	RQ198825	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-1		C	FOR RETROFITMENT OF ISOLATOR IN LINE BAY ,MAIN BAY & TIE BAY AT POWERGRID HISAR SS END IN ADD CAP 19-24 BLOCK	11/Dec/2024	09:00	30/Dec/2024	18:00	DIA SHALL REMAIN OPEN AT HISAR SUBSTATION DURING THE SHUTDOWN	PLANNED	Approved	11-Dec-24	09:00	20-Dec-24	18:00	Subject to real time grid condition/max two lines shutdown at a time may be allowed at Hissar(PG)
134	RQ198824	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-BHIWANI (PG)		C	FOR RETROFITMENT OF ISOLATOR IN LINE BAY ,MAIN BAY & TIE BAY AT POWERGRID HISAR SS END IN ADD CAP 19-24 BLOCK	11/Dec/2024	09:00	30/Dec/2024	18:00	DIA SHALL REMAIN OPEN AT HISAR SUBSTATION DURING THE SHUTDOWN	PLANNED	Approved	11-Dec-24	09:00	20-Dec-24	18:00	Subject to real time grid condition/max two lines shutdown at a time may be allowed at Hissar(PG)
135	RQ198820	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHABAD(PG)-BHIWANI(BB) (PG) CKT-1		C	FOR RETROFITMENT OF ISOLATOR IN LINE BAY ,MAIN BAY & TIE BAY AT POWERGRID HISAR SS END IN ADD CAP 19-24 BLOCK	11/Dec/2024	09:00	30/Dec/2024	18:00	DIA SHALL REMAIN OPEN AT HISAR SUBSTATION DURING THE SHUTDOWN	PLANNED	Approved	11-Dec-24	09:00	20-Dec-24	18:00	By passed at Hissar/Subject to real time grid condition/ max two lines shutdown at a time may be allowed at Hissar(PG)

136	RQ198821	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHABAD-HISSAR (PG) CKT-1		C	FOR RETROFITMENT OF ISOLATOR IN LINE BAY ,MAIN BAY & TIE BAY AT POWERGRID HISAR SS END IN ADD CAP 19-24 BLOCK	11/Dec/2024	09:00	30/Dec/2024	18:00	DIA SHALL REMAIN OPEN AT HISAR SUBSTATION DURING THE SHUTDOWN	PLANNED	Approved	11-Dec-24	09:00	20-Dec-24	18:00	By passed at Hissar(Fatehabad-Bhiwani BB Line) /max two lines shutdown at a time may be allowed at Hissar(PG)
137	RQ198818	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-HISSAR(PG) (PG) CKT-1		C	For cleaning of CLR polymer insulators by TLM & FOR RETROFITMENT OF ISOLATOR IN LINE BAY ,MAIN BAY & TIE BAY AT POWERGRID HISAR SS END IN ADD CAP 19-24 BLOCK	11/Dec/2024	09:00	30/Dec/2024	18:00	DIA SHALL REMAIN OPEN AT HISAR SUBSTATION DURING THE SHUTDOWN	PLANNED	Approved	11-Dec-24	09:00	20-Dec-24	18:00	By passed at Hissar(Fatehabad-Bhiwani BB Line) /max two lines shutdown at a time may be allowed at Hissar(PG)
138	RQ198782	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2		D	For attending S/D nature defects	11/Dec/2024	09:00	11/Dec/2024	18:00	During S/D. A/R to be kept off of other charged Ckts from both ends	PLANNED	Approved	11-Dec-24	09:00	11-Dec-24	18:00	
139	RQ198686	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-2		D	Insulators cleaning works and line maintenance	11/Dec/2024	08:00	12/Dec/2024	18:00	Insulators cleaning works and line maintenance	PLANNED	Approved	11-Dec-24	08:00	12-Dec-24	18:00	
140	RQ199039	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HISSAR(PG)		C	FOR RETROFITMENT OF ISOLATOR IN ICT BAY,MAN BAY & TIE BAY IN 400KV SIDE AT HISAR SS IN ADD CAP BLOCK 19-24	11/Dec/2024	07:00	20/Dec/2024	20:00	DIA SHALL REMAIN OPEN DURING THE WORK	PLANNED	Approved	11-Dec-24	07:00	20-Dec-24	20:00	Subject to real time grid condition/one ICT shutdown at a time may be allowed
141	RQ198810	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MURADNAGAR_2 (UP) (PG) CKT-1		D	Fixation of the conductor mismatched between tower no. 53-54	10/Dec/2024	09:00	10/Dec/2024	17:00	Fixation of conductor mismatch between tower no.53-54	PLANNED	Approved	10-Dec-24	09:00	10-Dec-24	17:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC consent
142	RQ198781	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1		D	For attending S/D nature defects	10/Dec/2024	09:00	10/Dec/2024	18:00	During S/D. A/R to be kept off of other charged Ckts from both ends	PLANNED	Approved	10-Dec-24	09:00	10-Dec-24	18:00	
143	RQ198836	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-2		D	Shut Down Nature Defect Rectification Works	10/Dec/2024	08:00	10/Dec/2024	18:00		PLANNED	Approved	10-Dec-24	08:00	10-Dec-24	18:00	
144	RQ198767	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1		D	Polymer insulator replacement work	10/Dec/2024	08:00	20/Dec/2024	18:00	Non auto for 400 kv RAPPC-Chittorgarh	PLANNED	Approved	10-Dec-24	08:00	20-Dec-24	18:00	
145	RQ198996	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BHADLA_2 (PG)		D	AMP work of transformer and rectification of CoE Audit point	09/Dec/2024	16:00	10/Dec/2024	23:00		PLANNED	Approved	09-Dec-24	17:00	10-Dec-24	23:00	May be given from 1700 Hrs
146	RQ198835	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-1		D	Shut Down Nature Defect Rectification Works	09/Dec/2024	08:00	09/Dec/2024	18:00		PLANNED	Approved	09-Dec-24	08:00	09-Dec-24	18:00	
147	RQ198685	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-1		D	Insulators cleaning works and line maintenance	09/Dec/2024	08:00	10/Dec/2024	18:00	Insulators cleaning works and line maintenance	PLANNED	Approved	09-Dec-24	08:00	10-Dec-24	18:00	

148	RQ198831	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1		C	41389L isolator retrofitting work at DTL bawana ss	09/Dec/2024	08:00	11/Dec/2024	18:00	41389L isolator retrofitting work at DTL bawana ss	PLANNED	Approved	09-Dec-24	08:00	11-Dec-24	18:00	May be allowed subject to Delhi consent/One circuit shutdown may be allowed at a time from both ends/Load to be managed by Delhi
149	RQ198791	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH-GURGAON (PG) CKT-1		D	For OPGW replacement works from TN-3 to TN-5	09/Dec/2024	08:00	09/Dec/2024	18:00	Shutdown required for OPGW replacement / shifting from TN-3 to TN-5	PLANNED	Approved	09-Dec-24	08:00	09-Dec-24	18:00	
150	RQ198802	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-2		D	For OPGW rectification/replacement works on high losses spans	08/Dec/2024	08:00	14/Dec/2024	18:00	Non-Auto required for OPGW rectification works	PLANNED	Approved	08-Dec-24	08:00	14-Dec-24	18:00	Non auto mode may be allowed
151	RQ198801	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-1		D	For OPGW rectification/replacement works on high losses spans	08/Dec/2024	08:00	14/Dec/2024	18:00	Non-Auto required for OPGW rectification works	PLANNED	Approved	08-Dec-24	08:00	14-Dec-24	18:00	Non auto mode may be allowed
152	RQ198995	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA_2 (PG)		D	AMP work of transformer and rectification of CoE Audit point	07/Dec/2024	16:00	08/Dec/2024	23:00		PLANNED	Approved	07-Dec-24	17:00	08-Dec-24	23:00	May be given from 1700 Hrs
153	RQ198684	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-2		D	Insulators cleaning works and line maintenance & FOR DTPC COMMISSIONING WORK by station	07/Dec/2024	08:00	07/Dec/2024	18:00	Insulators cleaning works and line maintenance	PLANNED	Approved	07-Dec-24	08:00	07-Dec-24	18:00	
154	RQ198667	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TEHRI(THDC)-KOTESHWAR(PG) (PG) CKT-2		D	IR Measurement of CVT in view of secondary voltage Drift	06/Dec/2024	09:30	06/Dec/2024	18:00		PLANNED	Approved	06-Dec-24	09:30	06-Dec-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/Subject to no
155	RQ198816	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE-SAHARANPUR (PG) CKT-1		D	Line Bay AMP	06/Dec/2024	08:00	06/Dec/2024	19:00		PLANNED	Approved	06-Dec-24	08:00	06-Dec-24	19:00	
156	RQ198683	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1		D	Insulators cleaning works and line maintenance & FOR DTPC COMMISSIONING WORK by station	06/Dec/2024	08:00	06/Dec/2024	18:00	Insulators cleaning works and line maintenance	PLANNED	Approved	06-Dec-24	08:00	06-Dec-24	18:00	
157	RQ198830	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1		C	41489A isolator retrofitting work at DTL bawana ss	06/Dec/2024	08:00	08/Dec/2024	18:00	41489A isolator retrofitting work at DTL bawana ss	PLANNED	Approved	06-Dec-24	08:00	08-Dec-24	18:00	May be allowed subject to Delhi consent/One circuit shutdown may be allowed at a time from both ends/Load to be managed by Delhi
158	RQ198787	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANESAR(PG)-SOHNA ROAD (GPTL) (GPTL) CKT-2		D	SCHEME CHECKING	05/Dec/2024	09:00	05/Dec/2024	18:00	SCHEME CHECKING	PLANNED	Approved	05-Dec-24	09:00	05-Dec-24	18:00	
159	RQ198792	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH (PG) (DTL) CKT-1		D	For OPGW replacement works from TN-13 to TN-15	05/Dec/2024	08:00	06/Dec/2024	18:00	Non-Auto required for OPGW replacement works	PLANNED	Approved	05-Dec-24	08:00	06-Dec-24	18:00	
160	RQ198793	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH (PG) (DTL) CKT-2		D	For OPGW replacement works from TN-13 to TN-15	05/Dec/2024	08:00	06/Dec/2024	18:00	Non-Auto required for OPGW replacement works	PLANNED	Approved	05-Dec-24	08:00	06-Dec-24	18:00	

161	RQ198677	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE-DEHRADUN (PG) CKT-1		D	Shutdown nature defect rectification work	05/Dec/2024	08:00	06/Dec/2024	18:00	DEFECT RECTIFICATION WORK	PLANNED	Approved	05-Dec-24	08:00	06-Dec-24	18:00	
162	RQ198645	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-JIND (PG) CKT-1		D	Shutdown nature defect rectification work	05/Dec/2024	08:00	05/Dec/2024	18:00	Shutdown nature defect rectification work	PLANNED	Approved	05-Dec-24	08:00	05-Dec-24	18:00	
163	RQ198827	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-2		C	For attending Shutdown nature defects	04/Dec/2024	17:00	04/Dec/2024	23:00	Non-Auto of 400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-1 is required.	PLANNED	Approved	04-Dec-24	17:00	04-Dec-24	23:00	May be given from 1700 Hrs
164	RQ198666	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTESWAR(TH)-KOTESHWAR(PG) (PG) CKT-2		D	For installation and testing of differential Relay	04/Dec/2024	09:30	05/Dec/2024	18:00		PLANNED	Approved					clubbed with 498
165	RQ198676	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1		C	Shutdown nature defects rectification	04/Dec/2024	09:00	04/Dec/2024	18:00		PLANNED	Approved	04-Dec-24	09:00	04-Dec-24	18:00	
166	RQ198682	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2		D	Insulators cleaning works and line maintenance by Sikar group & Shut Down Nature Defect Rectification Works by Neemrana group	04/Dec/2024	08:00	05/Dec/2024	18:00	Insulators cleaning works and line maintenance	PLANNED	Approved	04-Dec-24	08:00	05-Dec-24	18:00	
167	RQ198826	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-1		C	For attending Shutdown nature defects	03/Dec/2024	17:00	03/Dec/2024	23:00	Non-Auto of 400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-2 is required.	PLANNED	Approved	03-Dec-24	17:00	03-Dec-24	23:00	May be given from 1700 Hrs
168	RQ198760	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1		D	FOR LINE IMPEDANCE MEASUREMENT	03/Dec/2024	10:00	03/Dec/2024	14:00	CKT-1 & 2 SHUTDOWN REQUIRED AT SAME TIME	PLANNED	Approved	03-Dec-24	10:00	03-Dec-24	14:00	
169	RQ198761	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2		D	FOR LINE IMPEDANCE MEASUREMENT	03/Dec/2024	10:00	03/Dec/2024	14:00	CKT-1 & 2 SHUTDOWN REQUIRED AT SAME TIME	PLANNED	Approved	03-Dec-24	10:00	03-Dec-24	14:00	
170	RQ198974	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT JAIPUR SOUTH(PG)		D	AMP OFTRANSFORMER &reactification of CoE Audit Point	03/Dec/2024	09:00	03/Dec/2024	20:00		PLANNED	Approved	03-Dec-24	09:00	03-Dec-24	20:00	
171	RQ198745	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1		D	for attending S/D nature defects by Kankroli & Chittorgarh TL & AMP of Line Bay and non switchable line reactor by Kankroli	03/Dec/2024	08:00	03/Dec/2024	18:00	Non Auto of 400 KV CHITTORGARH-KANKROLI(PG)	PLANNED	Approved	03-Dec-24	08:00	03-Dec-24	18:00	
172	RQ198829	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1		C	41389A isolator retrofitting work at DTL bawana ss	03/Dec/2024	08:00	05/Dec/2024	18:00	41389A isolator retrofitting work at DTL bawana ss	PLANNED	Approved	03-Dec-24	08:00	05-Dec-24	18:00	May be allowed subject to Delhi consent/One circuit shutdown may be allowed at a time from both ends/Load to be managed by Delhi
173	RQ198665	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTESWAR(TH)-KOTESHWAR(PG) (PG) CKT-1		D	For installation and testing of differential Relay	02/Dec/2024	09:30	03/Dec/2024	18:00		PLANNED	Approved					clubbed with 508

174	RQ198755	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-KOTPUTLI (PG) CKT-1		D	For Relay Testing and CoE Audit Compliance at Kotputli Substation	02/Dec/2024	09:00	02/Dec/2024	18:00		PLANNED	Approved	02-Dec-24	09:00	02-Dec-24	18:00	
175	RQ198973	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT JAIPUR SOUTH(PG)		D	10 year test of ICT-01	02/Dec/2024	09:00	02/Dec/2024	20:00		PLANNED	Approved	02-Dec-24	09:00	02-Dec-24	20:00	
176	RQ198681	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1		D	Insulators cleaning works and line maintenance by Sikar group & Shut Down Nature Defect Rectification Works by Neemrana group	02/Dec/2024	08:00	03/Dec/2024	18:00	Insulators cleaning works and line maintenance	PLANNED	Approved	02-Dec-24	08:00	03-Dec-24	18:00	
177	RQ198828	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAPUR(UP)-MURADNAGAR_1 (UP) (PG) CKT-1		D	line bay AMP work at Muradnagar end	02/Dec/2024	08:00	02/Dec/2024	18:00	line bay AMP work at Muradnagar end	PLANNED	Approved	02-Dec-24	08:00	02-Dec-24	18:00	
178	RQ198653	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1		D	INSTALLATION OF BIRD DIVERTERS AND RECTIFICATION OF SHUT DOWN NATURE DEFECTS	01/Dec/2024	16:00	15/Dec/2024	23:00	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2 A/R TO BE KEPT ON NON AUTO MODE	PLANNED	Approved	01-Dec-24	17:00	15-Dec-24	23:00	May be given from 1700 Hrs
179	RQ198651	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-1		D	INSTALLATION OF BIRD DIVERTERS AND RECTIFICATION OF SHUT DOWN NATURE DEFECTS	01/Dec/2024	16:00	15/Dec/2024	23:00	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-2 A/R TO BE KEPT ON NON AUTO MODE	PLANNED	Approved	01-Dec-24	17:00	15-Dec-24	23:00	May be given from 1700 Hrs
180	RQ198817	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1		C	FOR RETROFITMENT OF ISOLATOR IN LINE BAY & REACTOR BAY AT POWERGRID HISAR SS END IN ADD CAP 19-24 BLOCK	01/Dec/2024	09:00	10/Dec/2024	18:00	NON switchable line reactor shall also be out of service and associated main and tie bay in the Dia shall remain open during the shutdown	PLANNED	Approved	01-Dec-24	09:00	10-Dec-24	18:00	Subject to real time grid condition/ max two lines shutdown at a time may be allowed at Hissar(PG)
181	RQ198819	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-1		C	For cleaning of CLR polymer insulators by TLM & FOR RETROFITMENT OF ISOLATOR IN LINE BAY ,MAIN BAY & TIE BAY AT POWERGRID HISAR SS END IN ADD CAP 19-24 BLOCK	01/Dec/2024	09:00	10/Dec/2024	18:00	DIA SHALL REMAIN OPEN AT HISAR SUBSTATION DURING THE SHUTDOWN	PLANNED	Approved	01-Dec-24	09:00	10-Dec-24	18:00	Subject to real time grid condition/ max two lines shutdown at a time may be allowed at Hissar(PG)
182	RQ198796	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1		D	For OPGW replacement works from Kotputli Gantry to TN-480 of 400kV Kotputli-Bhiwadi Line	01/Dec/2024	08:00	31/Dec/2024	18:00	Non-Auto required for OPGW replacement works	PLANNED	Approved	01-Dec-24	08:00	31-Dec-24	18:00	

183	RQ198797	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-KOTPUTLI (PG) CKT-1		D	For OPGW replacement works from Kotputli Gantry to TN-480 of 400kV Kotputli-Bhiwadi Line	01/Dec/2024	08:00	31/Dec/2024	18:00	Non-Auto required for OPGW replacement works	PLANNED	Approved	01-Dec-24	08:00	31-Dec-24	18:00	
184	RQ198798	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BALLABHGARH (PG) CKT-1		D	For OPGW rectification/replacement works on high losses spans	01/Dec/2024	08:00	14/Dec/2024	18:00	Non-Auto required for OPGW rectification works	PLANNED	Approved	01-Dec-24	08:00	14-Dec-24	18:00	
185	RQ198799	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-KOTA (PG) CKT-1		D	For OPGW rectification/replacement works on high losses spans	01/Dec/2024	08:00	07/Dec/2024	18:00	Non-Auto required for OPGW rectification works	PLANNED	Approved	01-Dec-24	08:00	07-Dec-24	18:00	
186	RQ198800	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1		D	For OPGW rectification/replacement works on high losses spans	01/Dec/2024	08:00	07/Dec/2024	18:00	Non-Auto required for OPGW rectification works	PLANNED	Approved	01-Dec-24	08:00	07-Dec-24	18:00	
187	RQ198664	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-2		D	For Power Line crossing work of 765KV Bhadla II Sikar II TLC	01/Dec/2024	08:00	02/Dec/2024	18:00		PLANNED	Approved	01-Dec-24	08:00	02-Dec-24	18:00	
188	RQ198663	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-1		D	For Power Line crossing work of 765KV Bhadla II Sikar II TLC	01/Dec/2024	08:00	02/Dec/2024	18:00		PLANNED	Approved	01-Dec-24	08:00	02-Dec-24	18:00	
189	RQ198743	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1		D	Polymer insulator replacement works	01/Dec/2024	08:00	20/Dec/2024	18:00	Non Auto of 400 KV KANKROLI-ZERDA (PG) CKT-2 Most Urgent	PLANNED	Approved	01-Dec-24	08:00	20-Dec-24	18:00	ATC Curtailment of 2100 MW in NR Export. Subjected to WRPC Approval
190	RQ198725	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1		D	Polymer insulator replacement works	01/Dec/2024	08:00	20/Dec/2024	18:00	Non Auto of 400 KV KANKROLI-ZERDA (PG) CKT-2	PLANNED	Rejected					Duplicate entry
191	RQ198744	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-2		D	Polymer insulator replacement works	01/Dec/2024	08:00	20/Dec/2024	18:00	Non Auto of 400 KV Kankroli-Zerda CKT 1, Most Urgent	PLANNED	Approved	01-Dec-24	08:00	20-Dec-24	18:00	ATC Curtailment of 2100 MW in NR Export. Subjected to WRPC Approval. To be staggered from ckt 1 SD
192	RQ198724	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-2		D	Polymer insulator replacement works	01/Dec/2024	08:00	20/Dec/2024	18:00	Non Auto of 400 KV Kankroli-Zerda CKT 1, Most Urgent	PLANNED	Rejected					Duplicate entry
193	RQ198768	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1		D	Polymer insulator replacement work by Kota TLM & For attending S/D nature defects by Chittorgarh TLM	01/Dec/2024	08:00	10/Dec/2024	18:00	Non auto for 400 KV RAPPCC-Kankroli, MOST URGENT	PLANNED	Approved	01-Dec-24	17:00	10-Dec-24	23:00	May be given from 1700 Hrs
194	RQ198806	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-DEEDWANA(MTS) (RS) CKT-1		D	For OPGW installation works - for creation of Repeater of S2-B2, Line-1	01/Dec/2024	08:00	31/Dec/2024	18:00	Non-Auto required for OPGW installation works	PLANNED	Approved	01-Dec-24	17:00	31-Dec-24	23:00	May be given from 1700 Hrs

195	RQ198807	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-DEEDWANA(MTS) (RS) CKT-1		D	For OPGW installation works - for creation of Repeater of S2-B2, Line-2	01/Dec/2024	08:00	31/Dec/2024	18:00	Non-Auto required for OPGW installation works	PLANNED	Approved	01-Dec-24	08:00	31-Dec-24	18:00	
196	RQ199038	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HISSAR(PG)		C	FOR RETROFITMENT OF ISOLATOR IN ICT BAY,MAN BAY & TIE BAY IN 400KV SIDE AT HISAR SS IN ADD CAP BLOCK 19-24	01/Dec/2024	07:00	10/Dec/2024	20:00	DIA SHALL REMAIN OPEN DURING THE WORK	PLANNED	Approved	01-Dec-24	07:00	10-Dec-24	20:00	Subject to real time grid condition/one ICT shutdown at a time may be allowed
197	RQ198510	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG) - MUZAFFARPUR(PG) (POWERLINK)	POWERLINK	D	AMP Works	18/Dec/2024	09:30	18/Dec/2024	17:30		PLANNED	Approved	18-Dec-24	09:30	18-Dec-24	17:30	Subjected to ERPC approval
198	RQ198509	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG) - MUZAFFARPUR(PG) (POWERLINK)	POWERLINK	D	AMP Works	17/Dec/2024	09:30	17/Dec/2024	17:30		PLANNED	Approved	17-Dec-24	09:30	17-Dec-24	17:30	Subjected to ERPC approval
199	RQ199291	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1	POWER GRID	D	A/R Non Auto mode in Circuit #1 For attending shutdown defects in circuit #2	18/Dec/2024	08:00	18/Dec/2024	18:00	SD requested by wr2	PLANNED	Approved	18-Dec-24	08:00	18-Dec-24	18:00	
200	RQ199290	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-2	POWER GRID	D	For attending shutdown defects in Line. A/R off of ckt 1 is required. Dia to be kept open at both ends.	18/Dec/2024	08:00	18/Dec/2024	18:00	SD requested by wr2	PLANNED	Approved	18-Dec-24	08:00	18-Dec-24	18:00	ATC Curtailment of 2150 MW in NR Export
201	RQ199288	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1	POWER GRID	D	Yearly AMP of LTE and main bay circuit breaker at Kansari end and For attending shutdown defects in Line,A/R off of ckt 2 is required. Dia to be kept open at both ends.	17/Dec/2024	08:00	17/Dec/2024	18:00	SD requested by wr2	PLANNED	Approved	17-Dec-24	08:00	17-Dec-24	18:00	ATC Curtailment of 2150 MW in NR Export
202	RQ199287	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-2	POWER GRID	D	A/R Non Auto mode in Circuit #2 For attending shutdown defects in circuit #1	17/Dec/2024	08:00	17/Dec/2024	18:00	SD requested by wr2	PLANNED	Approved	17-Dec-24	08:00	17-Dec-24	18:00	
203	RQ198544	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-SASARAM (PG) CKT-1	POWER GRID	D	Shutdown nature Maintenance work	05/Dec/2024	07:00	05/Dec/2024	18:00		PLANNED	Approved	05-Dec-24	07:00	05-Dec-24	18:00	Subjected to ERPC approval
204	RQ198541	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-SASARAM (PG) CKT-1	POWER GRID	D	Shutdown nature Maintenance work	04/Dec/2024	07:00	04/Dec/2024	18:00		PLANNED	Approved	04-Dec-24	07:00	04-Dec-24	18:00	Subjected to ERPC approval
205	RQ199283	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-SHUJALPUR(PG) (RTCL) CKT-2	RTCL	D	AMP WORK OF LINE BAY 418L AND LINE REACTOR, A/R off of ckt 1 is required. Dia to be kept open at both ends.	06/Dec/2024	08:00	06/Dec/2024	18:00	SD requested by wr2	PLANNED	Approved	06-Dec-24	08:00	06-Dec-24	18:00	ATC Curtailment of 450 MW in NR Export. Subjected to WRPC Approval
206	RQ199282	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-SHUJALPUR(PG) (RTCL) CKT-1	RTCL	D	AMP WORK OF LINE BAY 413L AND LINE REACTOR, A/R off of ckt 2 is required. Dia to be kept open at both ends.	05/Dec/2024	08:00	05/Dec/2024	18:00	SD requested by wr2	PLANNED	Approved	05-Dec-24	08:00	05-Dec-24	18:00	ATC Curtailment of 450 MW in NR Export. Subjected to WRPC Approval

207	RQ198748	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHLWARA(RS)		D	For attending S/D nature defects	24/Dec/2024	08:00	24/Dec/2024	18:00	Non Auto of 220 KV Anta-Bhilwara CK1	PLANNED	Approved	24-Dec-24	08:00	24-Dec-24	18:00	
208	RQ198839	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MEERUT(PG)-SHATABDINAGAR (UP) (PG) CKT-1		D	Flash Over insulator replacment work at loc 30	23/Dec/2024	08:00	23/Dec/2024	18:00	Flash Over insulator replacment work at loc 30	PLANNED	Approved	23-Dec-24	08:00	23-Dec-24	18:00	
209	RQ198747	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHLWARA(RS)		D	For attending S/D nature defects	23/Dec/2024	08:00	23/Dec/2024	18:00	Non Auto of 220 KV Anta-Bhilwara CK2	PLANNED	Approved	23-Dec-24	08:00	23-Dec-24	18:00	
210	RQ198698	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DUNI(RS)-JAIPUR SOUTH(PG) (RS) CKT-1		D	TBC Bay Cheking & Isolator Alingmnet work	18/Dec/2024	08:00	19/Dec/2024	18:00		PLANNED	Approved	18-Dec-24	08:00	19-Dec-24	18:00	
211	RQ198754	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-2		D	For attending S/D nature defects	18/Dec/2024	08:00	18/Dec/2024	18:00	220 KV RAPS_B(NP)-CHITTORGARH (RS) (PG) CKT-1	PLANNED	Approved	18-Dec-24	08:00	18-Dec-24	18:00	
212	RQ198753	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1		D	For attending S/D nature defects	16/Dec/2024	08:00	16/Dec/2024	18:00	220 KV RAPS_B(NP)-CHITTORGARH (RS) (PG) CKT-2	PLANNED	Approved	16-Dec-24	08:00	16-Dec-24	18:00	
213	RQ198804	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-DHULKOTE (BB) CKT-2		D	For OPGW rectification/replacement works on high losses spans	15/Dec/2024	08:00	22/Dec/2024	18:00	Non-Auto required for OPGW rectification works	PLANNED	Approved	15-Dec-24	08:00	22-Dec-24	18:00	
214	RQ198803	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-DHULKOTE (BB) CKT-1		D	For OPGW rectification/replacement works on high losses spans	15/Dec/2024	08:00	22/Dec/2024	18:00	Non-Auto required for OPGW rectification works	PLANNED	Approved	15-Dec-24	08:00	22-Dec-24	18:00	
215	RQ198697	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-SEZJAIPUR(RS) (RS) CKT-1		D	TBC Bay Cheking & Isolator Alingmnet work	13/Dec/2024	08:00	14/Dec/2024	18:00		PLANNED	Approved	13-Dec-24	08:00	14-Dec-24	18:00	
216	RQ198752	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1		D	For attending S/D nature defects	13/Dec/2024	08:00	13/Dec/2024	18:00	NA	PLANNED	Approved	13-Dec-24	08:00	13-Dec-24	18:00	
217	RQ198790	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-MODIPURAM_2 (UP) (UP) CKT-1		C	Rectification of P.D defect in 220kV Main Bus-1	11/Dec/2024	08:00	14/Dec/2024	20:00	Rectification of P.D defect in 220kV Main Bus-1	PLANNED	Approved	11-Dec-24	08:00	14-Dec-24	20:00	May be allowed subject to UPPTCL consent
218	RQ198789	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-BAGHPAT(UP) (UP) CKT-2		C	Rectification of P.D defect in 220kV Main Bus-1	11/Dec/2024	08:00	14/Dec/2024	20:00	Rectification of P.D defect in 220kV Main Bus-1	PLANNED	Approved	11-Dec-24	08:00	14-Dec-24	20:00	May be allowed subject to UPPTCL consent as there will be no alternate supply to Baghpat(UP)/ UP requested
219	RQ198788	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-BAGHPAT(UP) (UP) CKT-1		C	Rectification of P.D defect in 220kV Main Bus-1	11/Dec/2024	08:00	14/Dec/2024	20:00	Rectification of P.D defect in 220kV Main Bus-1	PLANNED	Approved	11-Dec-24	08:00	14-Dec-24	20:00	May be allowed subject to UPPTCL consent as there will be no alternate supply to Baghpat(UP)/ UP requested
220	RQ198696	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-VATIKA(RS) (RS) CKT-2		D	TBC Bay Cheking & Isolator Alingmnet work	11/Dec/2024	08:00	12/Dec/2024	18:00		PLANNED	Approved	11-Dec-24	08:00	12-Dec-24	18:00	
221	RQ198695	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-VATIKA(RS) (RS) CKT-1		D	TBC Bay Cheking & Isolator Alingmnet work	09/Dec/2024	08:00	10/Dec/2024	18:00		PLANNED	Approved	09-Dec-24	08:00	10-Dec-24	18:00	

222	RQ198759	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KOTPUTLI(PG)-BANSUR(RS) (RS) CKT-2		D	For Relay Testing at Kotputli Substation	07/Dec/2024	09:00	07/Dec/2024	18:00		PLANNED	Approved	07-Dec-24	09:00	07-Dec-24	18:00	
223	RQ198694	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-CHAKSU(RS) (RS) CKT-1		D	TBC Bay Cheking & Isolator Alingmnet work	07/Dec/2024	08:00	08/Dec/2024	18:00		PLANNED	Approved	07-Dec-24	08:00	08-Dec-24	18:00	
224	RQ198758	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KOTPUTLI(PG)-BANSUR(RS) (RS) CKT-1		D	For Relay Testing at Kotputli Substation	06/Dec/2024	09:00	06/Dec/2024	18:00		PLANNED	Approved	06-Dec-24	09:00	06-Dec-24	18:00	
225	RQ198680	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHILWARA(RS)-KANKROLI(PG) (RS) CKT-1		D	AMp of Line Bay	06/Dec/2024	08:00	06/Dec/2024	17:00		PLANNED	Approved	06-Dec-24	08:00	06-Dec-24	17:00	
226	RQ198693	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-GONER(RS) (RS) CKT-1		D	TBC Bay Cheking & Isolator Alingmnet work	06/Dec/2024	08:00	07/Dec/2024	18:00		PLANNED	Approved	06-Dec-24	08:00	07-Dec-24	18:00	
227	RQ198757	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KOTPUTLI(PG)-MANOHARPUR(RS) (RS) CKT-1		D	For AMP work and Relay Testing at Kotputli Substation	05/Dec/2024	09:00	05/Dec/2024	18:00		PLANNED	Approved	05-Dec-24	09:00	05-Dec-24	18:00	
228	RQ198762	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RATANGARH(RS)-SIKAR(PG) (PG) CKT-2		D	FOR AMP WORK LINE BAY	05/Dec/2024	09:00	05/Dec/2024	18:00		PLANNED	Approved	05-Dec-24	09:00	05-Dec-24	18:00	
229	RQ198679	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANKROLI(PG)-KANKROLI(RS) (RS) CKT-2		D	AMp of Line Bay	05/Dec/2024	08:00	05/Dec/2024	17:00		PLANNED	Approved	05-Dec-24	08:00	05-Dec-24	17:00	
230	RQ198889	OCC_225	cpcc1_sd	BUS	220KV BUS 2 AT NEEMRANA(PG)		D	for amp work	04/Dec/2024	09:00	04/Dec/2024	18:00		PLANNED	Approved	04-Dec-24	09:00	04-Dec-24	18:00	
231	RQ198756	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KOTPUTLI(PG)-KOTPUTLI(RS) (RS) CKT-1		D	For AMP work and Relay Testing at Kotputli Substation	04/Dec/2024	09:00	04/Dec/2024	18:00		PLANNED	Approved	04-Dec-24	09:00	04-Dec-24	18:00	
232	RQ198678	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANKROLI(PG)-KANKROLI(RS) (RS) CKT-1		D	AMp of Line Bay	04/Dec/2024	08:00	04/Dec/2024	17:00		PLANNED	Approved	04-Dec-24	08:00	04-Dec-24	17:00	
233	RQ198888	OCC_225	cpcc1_sd	BUS	220KV BUS 1 AT NEEMRANA(PG)		D	for amp work	03/Dec/2024	09:00	03/Dec/2024	18:00		PLANNED	Approved	03-Dec-24	09:00	03-Dec-24	18:00	
234	RQ198900	OCC_225	cpcc1_sd	BUS	220KV BUS 2 AT ROORKEE(PG)		D	for amp work	28/Dec/2024	08:00	28/Dec/2024	18:00		PLANNED	Approved	28-Dec-24	08:00	28-Dec-24	18:00	
235	RQ198899	OCC_225	cpcc1_sd	BUS	220KV BUS 1 AT ROORKEE(PG)		D	for amp work	26/Dec/2024	08:00	26/Dec/2024	18:00		PLANNED	Approved	26-Dec-24	08:00	26-Dec-24	18:00	
236	RQ198898	OCC_225	cpcc1_sd	BUS	220KV BUS 1 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package	25/Dec/2024	09:00	26/Dec/2024	18:00		PLANNED	Approved	25-Dec-24	09:00	26-Dec-24	18:00	
237	RQ198858	OCC_225	cpcc1_sd	BUS	765KV BUS 2 AT JHATIKARA(PG)		D	AMP	23/Dec/2024	09:00	23/Dec/2024	18:00		PLANNED	Approved	23-Dec-24	09:00	23-Dec-24	18:00	
238	RQ198897	OCC_225	cpcc1_sd	BUS	220KV BUS 2 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package	23/Dec/2024	09:00	24/Dec/2024	18:00		PLANNED	Approved	23-Dec-24	09:00	24-Dec-24	18:00	
239	RQ198857	OCC_225	cpcc1_sd	BUS	765KV BUS 1 AT JHATIKARA(PG)		D	AMP	21/Dec/2024	09:00	21/Dec/2024	18:00		PLANNED	Approved	21-Dec-24	09:00	21-Dec-24	18:00	
240	RQ198896	OCC_225	cpcc1_sd	BUS	400KV BUS 2 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package	20/Dec/2024	09:00	21/Dec/2024	18:00		PLANNED	Approved	20-Dec-24	09:00	21-Dec-24	18:00	

241	RQ198904	OCC_225	cpcc1_sd	BUS	400KV BUS 2 AT HISSAR(PG)		C	for retrofitment of isolators in ADD CAP BLOCK 19-24 at powergrid hisar & AMP works reg	20/Dec/2024	09:00	28/Dec/2024	20:00	shutdown shall be availed multiple times	PLANNED	Approved	20-Dec-24	09:00	28-Dec-24	20:00	May be allowed subject to all other elements must be connected with other bus
242	RQ198865	OCC_225	cpcc1_sd	BUS	400 KV BIKANER(PG) - BUS 2		D	For Interlock checking work in SS-101 Package and AMP Work	19/Dec/2024	17:00	19/Dec/2024	23:00		PLANNED	Approved	19-Dec-24	17:00	19-Dec-24	23:00	May be given from 1700 Hrs
243	RQ198864	OCC_225	cpcc1_sd	BUS	400 KV BIKANER(PG) - BUS 1		D	For Interlock checking work in SS-101 Package and AMP Work	18/Dec/2024	17:00	18/Dec/2024	23:00		PLANNED	Approved	18-Dec-24	17:00	18-Dec-24	23:00	May be given from 1700 Hrs
244	RQ198895	OCC_225	cpcc1_sd	BUS	400KV BUS 1 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package	18/Dec/2024	09:00	19/Dec/2024	18:00		PLANNED	Approved	18-Dec-24	09:00	19-Dec-24	18:00	
245	RQ198863	OCC_225	cpcc1_sd	BUS	220 KV BIKANER(PG) - BUS 2		D	For Interlock checking work in SS-101 Package	17/Dec/2024	17:00	17/Dec/2024	23:00		PLANNED	Approved	17-Dec-24	19:00	17-Dec-24	23:00	May be given from 1900 Hrs
246	RQ198862	OCC_225	cpcc1_sd	BUS	220 KV BIKANER(PG) - BUS 1		D	For Interlock checking work in SS-101 Package	16/Dec/2024	17:00	16/Dec/2024	23:00		PLANNED	Approved	16-Dec-24	19:00	16-Dec-24	23:00	May be given from 1900 Hrs
247	RQ198894	OCC_225	cpcc1_sd	BUS	400KV BUS 2 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package	16/Dec/2024	09:00	17/Dec/2024	18:00		PLANNED	Approved	16-Dec-24	09:00	17-Dec-24	18:00	
248	RQ198873	OCC_225	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 4		D	LBB Testing and Bus Bar Testing for Bay Extension	15/Dec/2024	17:00	16/Dec/2024	23:00		PLANNED	Approved	15-Dec-24	17:00	16-Dec-24	23:00	May be given from 1700 Hrs
249	RQ198872	OCC_225	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 3		D	LBB Testing and Bus Bar Testing for Bay Extension	13/Dec/2024	17:00	14/Dec/2024	23:00		PLANNED	Approved	13-Dec-24	17:00	14-Dec-24	23:00	May be given from 1700 Hrs
250	RQ198893	OCC_225	cpcc1_sd	BUS	400KV BUS 1 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package	13/Dec/2024	09:00	14/Dec/2024	18:00		PLANNED	Approved	13-Dec-24	09:00	14-Dec-24	18:00	
251	RQ198877	OCC_225	cpcc1_sd	BUS	400KV BUS 4 AT BALLABHGARH(PG)		D	Jack Bus replacement work	12/Dec/2024	08:00	13/Dec/2024	20:00		PLANNED	Approved	12-Dec-24	08:00	13-Dec-24	20:00	
252	RQ198871	OCC_225	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 2		D	LBB Testing and Bus Bar Testing for Bay Extension	11/Dec/2024	17:00	12/Dec/2024	23:00		PLANNED	Approved	11-Dec-24	17:00	12-Dec-24	23:00	May be given from 1700 Hrs
253	RQ198861	OCC_225	cpcc1_sd	BUS	220KV BUS 2 AT KANKROLI(PG)		D	AMP	11/Dec/2024	09:00	11/Dec/2024	18:00		PLANNED	Approved	11-Dec-24	09:00	11-Dec-24	18:00	
254	RQ198892	OCC_225	cpcc1_sd	BUS	220KV BUS 1 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package	11/Dec/2024	09:00	12/Dec/2024	18:00		PLANNED	Approved	11-Dec-24	09:00	12-Dec-24	18:00	
255	RQ198903	OCC_225	cpcc1_sd	BUS	400KV BUS 1 AT HISSAR(PG)		C	for retrofitment of isolators in ADD CAP BLOCK 19-24 at powergrid hisar & AMP works reg	11/Dec/2024	09:00	18/Dec/2024	20:00	shutdown shall be availed multiple times	PLANNED	Approved	11-Dec-24	09:00	18-Dec-24	20:00	May be allowed subject to all other elements must be connected with other bus
256	RQ198890	OCC_225	cpcc1_sd	BUS	220KV BUS 1 AT BAGHPAT(PG)		C	Rectification of P.D defect in 220kV Main Bus-1	11/Dec/2024	08:00	14/Dec/2024	20:00	Along with requested transmission lines.	PLANNED	Approved	11-Dec-24	08:00	14-Dec-24	20:00	All other elements must be connected with other bus
257	RQ198860	OCC_225	cpcc1_sd	BUS	220KV BUS 1 AT KANKROLI(PG)		D	AMP	10/Dec/2024	09:00	10/Dec/2024	18:00		PLANNED	Approved	10-Dec-24	09:00	10-Dec-24	18:00	
258	RQ198876	OCC_225	cpcc1_sd	BUS	400KV BUS 3 AT BALLABHGARH(PG)		D	Jack Bus replacement work	10/Dec/2024	08:00	11/Dec/2024	20:00		PLANNED	Approved	10-Dec-24	08:00	11-Dec-24	20:00	
259	RQ198870	OCC_225	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 1		D	LBB Testing and Bus Bar Testing for Bay Extension	09/Dec/2024	17:00	10/Dec/2024	23:00		PLANNED	Approved	09-Dec-24	17:00	10-Dec-24	23:00	May be given from 1700 Hrs
260	RQ198859	OCC_225	cpcc1_sd	BUS	400KV BUS 2 AT KANKROLI(PG)		D	AMP	09/Dec/2024	09:00	09/Dec/2024	18:00		PLANNED	Approved	09-Dec-24	09:00	09-Dec-24	18:00	

261	RQ198891	OCC_225	cpcc1_sd	BUS	220KV BUS 2 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package	09/Dec/2024	09:00	10/Dec/2024	18:00		PLANNED	Approved	09-Dec-24	09:00	10-Dec-24	18:00	
262	RQ198875	OCC_225	cpcc1_sd	BUS	400KV BUS 2 AT BALLABHGARH(PG)		D	Jack Bus replacement work	08/Dec/2024	08:00	09/Dec/2024	20:00		PLANNED	Approved	08-Dec-24	08:00	09-Dec-24	20:00	
263	RQ198867	OCC_225	cpcc1_sd	BUS	765 KV BIKANER(PG) - BUS 2		D	765kv Bay Extension Work under SS-104 Package at Bikaner SS	07/Dec/2024	17:00	11/Dec/2024	23:00		PLANNED	Approved	07-Dec-24	17:00	11-Dec-24	23:00	
264	RQ198887	OCC_225	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 2		D	for amp work	06/Dec/2024	09:00	06/Dec/2024	18:00		PLANNED	Approved	06-Dec-24	17:00	06-Dec-24	23:00	May be given from 1700 Hrs
265	RQ198874	OCC_225	cpcc1_sd	BUS	400KV BUS 1 AT BALLABHGARH(PG)		D	Jack Bus replacement work	06/Dec/2024	08:00	07/Dec/2024	20:00		PLANNED	Approved	06-Dec-24	08:00	07-Dec-24	20:00	
266	RQ198869	OCC_225	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 2		D	LBB Testing and Bus Bar Testing for Bay Extension	05/Dec/2024	17:00	08/Dec/2024	23:00		PLANNED	Approved	05-Dec-24	17:00	08-Dec-24	23:00	To be availed from 15:00 hrs
267	RQ198886	OCC_225	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 1		D	for amp work	05/Dec/2024	09:00	05/Dec/2024	18:00		PLANNED	Approved	05-Dec-24	17:00	05-Dec-24	23:00	May be given from 1700 Hrs
268	RQ198883	OCC_225	cpcc1_sd	BUS	400KV BUS 1 AT DEHRADUN(PG)		C	For CRM of Bus isolators.	04/Dec/2024	09:00	04/Dec/2024	18:00		PLANNED	Approved	04-Dec-24	09:00	04-Dec-24	18:00	
269	RQ198885	OCC_225	cpcc1_sd	BUS	765 KV KHETRI (PG) - BUS 2		D	FOR BAY EXTENSION WORK UNDER PNTL	03/Dec/2024	09:00	04/Dec/2024	18:00		PLANNED	Approved	03-Dec-24	15:00	04-Dec-24	23:00	To be availed from 15:00 hrs
270	RQ198866	OCC_225	cpcc1_sd	BUS	765 KV BIKANER(PG) - BUS 1		D	765kv Bay Extension Work under SS-104 Package at Bikaner SS	02/Dec/2024	17:00	06/Dec/2024	23:00		PLANNED	Approved	02-Dec-24	17:00	06-Dec-24	23:00	
271	RQ198882	OCC_225	cpcc1_sd	BUS	220KV BUS 1 AT DEHRADUN(PG)		C	For allignment of 201-89A isolator.	02/Dec/2024	09:00	02/Dec/2024	18:00		PLANNED	Approved	02-Dec-24	09:00	02-Dec-24	18:00	
272	RQ198868	OCC_225	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 1		D	LBB Testing and Bus Bar Testing for Bay Extension	01/Dec/2024	17:00	04/Dec/2024	23:00		PLANNED	Approved	01-Dec-24	17:00	04-Dec-24	23:00	
273	RQ198884	OCC_225	cpcc1_sd	BUS	765 KV KHETRI (PG) - BUS 1		D	FOR BAY EXTENSION WORK UNDER PNTL	01/Dec/2024	09:00	02/Dec/2024	18:00		PLANNED	Approved	01-Dec-24	15:00	02-Dec-24	23:00	To be availed from 15:00 hrs
274	RQ198902	OCC_225	cpcc1_sd	BUS	220KV BUS 2 AT HISSAR(PG)		C	for retrofitment of 220kv bus bar relay at powergrid hisar & AMP works reg	01/Dec/2024	09:00	10/Dec/2024	20:00		PLANNED	Approved	11-Dec-24	09:00	20-Dec-24	20:00	Powergrid to submit he comprehensive s/d plan with NRLDC.
275	RQ198901	OCC_225	cpcc1_sd	BUS	220KV BUS 1 AT HISSAR(PG)		C	for retrofitment of 220kv bus bar relay at powergrid hisar & AMP works reg	01/Dec/2024	09:00	10/Dec/2024	20:00		PLANNED	Approved	01-Dec-24	09:00	10-Dec-24	20:00	Powergrid to submit he comprehensive s/d plan with NRLDC.
276	RQ199447	OCC_225	cpcc3_sd	HVDC POLE	800 KV HVDC AGRA(PG) POLE-4	POWER GRID	D	AMP Work	20/Dec/2024	09:00	21/Dec/2024	20:00		PLANNED	Approved	20-Dec-24	09:00	21-Dec-24	20:00	Subjected to ERPC and NERPC approval
277	RQ198532	OCC_225	cpcc3_sd	HVDC POLE	800 KV HVDC AGRA(PG) POLE-4	POWER GRID	D	AMP Work	19/Dec/2024	09:00	19/Dec/2024	20:00		PLANNED	Approved	19-Dec-24	09:00	19-Dec-24	20:00	Subjected to ERPC and NERPC approval
278	RQ198530	OCC_225	cpcc3_sd	HVDC POLE	800 KV HVDC AGRA(PG) POLE-3	POWER GRID	D	AMP Work	18/Dec/2024	09:00	18/Dec/2024	20:00		PLANNED	Approved	18-Dec-24	09:00	18-Dec-24	20:00	Subjected to ERPC and NERPC approval
279	RQ198537	OCC_225	cpcc3_sd	HVDC POLE	800 KV HVDC AGRA(PG) POLE-3	POWER GRID	D	AMP Work	16/Dec/2024	09:00	17/Dec/2024	20:00		PLANNED	Approved	16-Dec-24	09:00	17-Dec-24	20:00	Subjected to ERPC and NERPC approval

280	RQ199446	OCC_225	cpcc3_sd	HVDC POLE	800 KV HVDC AGRA(PG) POLE-2	POWER GRID	C	Shutdown required for: 1)Pole-2 valve hall fine water leakage rectification. 2)RTV coating on Pole-2 DC hall isolator BPI. 3)AMP work.	03/Dec/2024	09:00	04/Dec/2024	20:00		PLANNED	Approved	03-Dec-24	09:00	04-Dec-24	20:00	Subjected to ERPC and NERPC approval
281	RQ198520	OCC_225	cpcc3_sd	HVDC POLE	800 KV HVDC AGRA(PG) POLE-3	POWER GRID	D	Simultaneous shutdown of Pole1& Pole3 is required for cleaning of 800 KV wall bushings of HVDC Pole-1 & Pole-3. HVDC line-1 shall be out of service during shutdown time of Pole1&Pole-3. AMP of Pole-3 is also due in Dec-2024 and AMP shall also be carried out.	02/Dec/2024	09:00	02/Dec/2024	18:00		PLANNED	Approved	02-Dec-24	09:00	02-Dec-24	18:00	Subjected to ERPC and NERPC approval
282	RQ198517	OCC_225	cpcc3_sd	HVDC POLE	800 KV HVDC AGRA(PG) POLE-1	POWER GRID	D	Simultaneous shutdown of Pole1& Pole3 is required for cleaning of 800 KV wall bushings of HVDC Pole-1 & Pole-3. HVDC line-1 shall be out of service during shutdown time of Pole1&Pole-3. Further, Pole1 shutdown approved in OCC Nov-2024 will not be availed as Pole3 shutdown is not approved in Nov-2024.	02/Dec/2024	09:00	02/Dec/2024	18:00		PLANNED	Approved	02-Dec-24	09:00	02-Dec-24	18:00	Subjected to ERPC and NERPC approval
283	RQ198333	OCC_225	stuup_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-2		D	For conductor stringing for Construction of 765kV S/C (Quad) Mainpuri - Bara Ckt-1 Transmission Line, 765kV S/C (Quad) Mainpuri - Unnao Transmission Line & 400kV D/C (Quad) Tanda - Gonda Transmission Line.	21/Dec/2024	09:00	22/Dec/2024	18:00		PLANNED	Approved	21-Dec-24	09:00	22-Dec-24	18:00	
284	RQ198332	OCC_225	stuup_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-1		D	For conductor stringing for Construction of 765kV S/C (Quad) Mainpuri - Bara Ckt-1 Transmission Line, 765kV S/C (Quad) Mainpuri - Unnao Transmission Line & 400kV D/C (Quad) Tanda - Gonda Transmission Line.	07/Dec/2024	09:00	08/Dec/2024	18:00		PLANNED	Approved	07-Dec-24	09:00	08-Dec-24	18:00	

285	RQ198813	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-2		D	Stringing of 765 kV D/C Khetri-Narela TL	25/Dec/2024	07:00	30/Dec/2024	19:00	04-05	PLANNED	Approved	25-Dec-24	15:00	30-Dec-24	23:00	To be availed from 15:00 hrs
286	RQ198812	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1		D	Stringing of 765 kV D/C Khetri-Narela TL	25/Dec/2024	07:00	30/Dec/2024	19:00	04-05	PLANNED	Approved	25-Dec-24	15:00	30-Dec-24	23:00	To be availed from 15:00 hrs
287	RQ198710	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-1		D	Auto-reclose testing of Tie bay 714 by Chittorgarh & for attending S/D nature defects by Kankroli,Chittorgarh & Ajmer	19/Dec/2024	08:00	19/Dec/2024	18:00		PLANNED	Approved	19-Dec-24	08:00	19-Dec-24	18:00	
288	RQ198723	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1		D	for amp work	11/Dec/2024	14:00	12/Dec/2024	23:59		PLANNED	Approved	11-Dec-24	14:00	12-Dec-24	23:59	
289	RQ198722	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-2		D	for amp work	09/Dec/2024	14:00	10/Dec/2024	23:59		PLANNED	Approved	09-Dec-24	16:00	10-Dec-24	23:59	To be availed from 16:00 hrs
290	RQ198721	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1		D	for amp work	07/Dec/2024	14:00	08/Dec/2024	23:59		PLANNED	Approved	07-Dec-24	16:00	08-Dec-24	23:59	To be availed from 16:00 hrs
291	RQ198720	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-2		D	for amp work	04/Dec/2024	14:00	05/Dec/2024	23:59		PLANNED	Approved	04-Dec-24	16:00	05-Dec-24	23:59	To be availed from 16:00 hrs
292	RQ198700	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBTL) CKT-4		D	Spare Reactor Commissioning Work at Bhadla-2	01/Dec/2024	16:00	02/Dec/2024	23:00		PLANNED	Approved	01-Dec-24	16:00	02-Dec-24	23:00	
293	RQ198699	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBTL) CKT-3		D	Spare Reactor Commissioning Work at Bhadla-2	01/Dec/2024	16:00	02/Dec/2024	23:00		PLANNED	Approved	01-Dec-24	16:00	02-Dec-24	23:00	
294	RQ198701	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTCL) CKT-1		D	Spare Reactor Commissioning Work at Bhadla-2	01/Dec/2024	16:00	02/Dec/2024	23:00		PLANNED	Approved	01-Dec-24	16:00	02-Dec-24	23:00	
295	RQ199109	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-MEERUT (PG) CKT-1	POWER GRID	D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	20/Dec/2024	08:00	20/Dec/2024	18:00	Kindly approve	PLANNED	Approved	20-Dec-24	15:00	20-Dec-24	23:00	To be availed from 15:00 hrs
296	RQ198571	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-ALIGARH (PG) CKT-1	POWER GRID	D	Rectification of Shutdown Nature Defects by Agra TLM	11/Dec/2024	09:00	11/Dec/2024	18:00		PLANNED	Approved	11-Dec-24	09:00	11-Dec-24	18:00	
297	RQ198560	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-1	POWER GRID	D	AMP Work	11/Dec/2024	08:00	11/Dec/2024	18:00		PLANNED	Approved	11-Dec-24	08:00	11-Dec-24	18:00	
298	RQ199491	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BAREILLY_2-LUCKNOW_2 (PG) CKT-1	POWER GRID	D	to attend shutdown nature defect in Line under Shahjahanpur section	09/Dec/2024	10:00	09/Dec/2024	17:30		PLANNED	Approved	09-Dec-24	10:00	09-Dec-24	17:30	
299	RQ198567	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-2	POWER GRID	D	Rectification of Shutdown Nature Defects	08/Dec/2024	09:00	08/Dec/2024	18:00		PLANNED	Approved	08-Dec-24	09:00	08-Dec-24	18:00	

300	RQ198480	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANPARA_C(LAN)-UNNAO(UP) (UP) CKT-1	UPPTCL	D	Disc cleaning of 765 kv obra c unnao line	20/Dec/2024	08:00	23/Dec/2024	18:00		PLANNED	Approved	20-Dec-24	08:00	23-Dec-24	18:00	
301	RQ198355	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV OBRA_C_TPS-ANPARA_D (UP)	UPPTCL	C	Annual Testing of Bay Equipments, Relay testing, Attending Hot spot, Tightness of junper, terminals and connectors and Testing of PLCC	16/Dec/2024	09:00	18/Dec/2024	18:00	502 MW, Unit-7 of DTPS, Anpara will be under major shutdown for Annual Overhauling from 10.12.2024 for 35 days.	PLANNED	Approved	16-Dec-24	09:00	18-Dec-24	18:00	
302	RQ198493	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-2	UPPTCL	D	For Tightening of Jumper Cone Bolts and C.C Ring Bolts and Fixing of >X Spacer Clamps.	13/Dec/2024	08:00	14/Dec/2024	17:00		PLANNED	Approved	13-Dec-24	08:00	14-Dec-24	17:00	Generation at Lalitpur to be restricted to 1400 MW
303	RQ198352	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANPARA_C(LAN)-ANPARA_D(UP) (UP) CKT-1	UPPTCL	C	Annual Testing of Bay Equipments, Relay Testing, Attending Hot spot, Tightness of junper, terminals and connectors	12/Dec/2024	09:00	14/Dec/2024	18:00	501 MW, Unit-7 of DTPS, Anpara will be under major shutdown for Annual Overhauling from 10.12.2024 for 35 days.	PLANNED	Approved	12-Dec-24	09:00	14-Dec-24	18:00	
304	RQ198492	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-1	UPPTCL	D	For Tightening of Jumper Cone Bolts and C.C Ring Bolts and Fixing of >X Spacer Clamps.	11/Dec/2024	08:00	12/Dec/2024	17:00		PLANNED	Approved	11-Dec-24	08:00	12-Dec-24	17:00	Generation at Lalitpur to be restricted to 1400 MW
305	RQ198398	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-JAWAHARPUR_TPS (UP)	UPPTCL	C	As requested by TTL, Arrange shutdown of 765 KV Gr Noida Jawaharpur TPS (JTPS) Line for construction of LILO Line of 400 kv shamli aligarh at THDC KHURJA/ for stringing of OPGW cable between tower no. T1, T2, T3 & T4 via 765 KV tower peak -reg.	04/Dec/2024	09:00	04/Dec/2024	15:00		PLANNED	Approved	04-Dec-24	09:00	04-Dec-24	15:00	
306	RQ199209	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-GHATAMPUR_TPS(UP) (GTL) CKT-1	GTL	D	AR to be kept in non auto mode.	05/Dec/2024	10:00	06/Dec/2024	16:00		PLANNED	Approved	05-Dec-24	10:00	06-Dec-24	16:00	
307	RQ199210	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-GR.NOIDA_2(UPC) (GTL) CKT-1	GTL	D	AR to be kept in non auto mode.	02/Dec/2024	10:00	04/Dec/2024	16:00		PLANNED	Approved	02-Dec-24	10:00	04-Dec-24	16:00	
308	RQ199434	OCC_225	slcds_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-1	RRVPNL	D	For top-up of oil in the B-Phase of Line Reactor Bank-1 (Shutdown required in day hours from 09:00 Hrs. to 18:00 Hrs.)	02/Dec/2024	08:00	02/Dec/2024	18:00		PLANNED	Approved	02-Dec-24	08:00	02-Dec-24	18:00	

309	RQ199134	OCC_225	sldcrs_sd	BUS	765KV BUS 1 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance	20/Dec/2024	08:00	20/Dec/2024	18:00		PLANNED	Approved	20-Dec-24	08:00	20-Dec-24	18:00	
310	RQ199454	OCC_225	cpcc3_sd	BUS	765 KV BAREILLY_2(PG) - BUS 2	POWER GRID	D	AMP Works	19/Dec/2024	08:00	19/Dec/2024	18:00		PLANNED	Approved	19-Dec-24	08:00	19-Dec-24	18:00	
311	RQ199453	OCC_225	cpcc3_sd	BUS	765 KV BAREILLY_2(PG) - BUS 1	POWER GRID	D	AMP Work	18/Dec/2024	09:00	18/Dec/2024	18:00		PLANNED	Approved	18-Dec-24	09:00	18-Dec-24	18:00	
312	RQ199175	OCC_225	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV KOTESHWAR(PG)	POWER GRID	D	For implementation of updated mechanical protection settings and AMP works	20/Dec/2024	09:00	21/Dec/2024	19:00		PLANNED	Approved	20-Dec-24	09:00	21-Dec-24	19:00	
313	RQ199181	OCC_225	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	for amp work	17/Dec/2024	10:00	17/Dec/2024	16:00		PLANNED	Approved	17-Dec-24	10:00	17-Dec-24	16:00	
314	RQ199188	OCC_225	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV JHATIKARA(PG)	POWER GRID	D	CSD TUNING WORK WITH AT LEAST 4 SWITCHING Reactor spare switching work	17/Dec/2024	08:00	17/Dec/2024	18:00		PLANNED	Approved	17-Dec-24	08:00	17-Dec-24	18:00	
315	RQ199168	OCC_225	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV BHADLA(PG)	POWER GRID	D	for amp work	16/Dec/2024	10:00	16/Dec/2024	16:00		PLANNED	Approved	16-Dec-24	10:00	16-Dec-24	16:00	
316	RQ199180	OCC_225	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	for amp work	16/Dec/2024	10:00	16/Dec/2024	16:00		PLANNED	Approved	16-Dec-24	10:00	16-Dec-24	16:00	
317	RQ199302	OCC_225	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)	POWER GRID	D	AMP works for element and bay AMP(TIMING,CRM,D CRM DEW POINT,COIL CURRENT) works 3.PRV-1&2 retrofitment (Viat Make). 4.HV bushing tan delta point rectification.	11/Dec/2024	08:00	12/Dec/2024	18:00		PLANNED	Approved	11-Dec-24	08:00	12-Dec-24	18:00	
318	RQ199298	OCC_225	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 2 AT 765KV BHIWANI(PG)	POWER GRID	D	for amp work	10/Dec/2024	08:00	10/Dec/2024	18:00		PLANNED	Approved	10-Dec-24	08:00	10-Dec-24	18:00	
319	RQ199297	OCC_225	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV BHIWANI(PG)	POWER GRID	D	for amp work	09/Dec/2024	08:00	09/Dec/2024	18:00		PLANNED	Approved	09-Dec-24	08:00	09-Dec-24	18:00	
320	RQ199206	OCC_225	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV CHITTORGARH(PG)	POWER GRID	D	Regular amp work and Spare change over	01/Dec/2024	08:00	01/Dec/2024	18:00		PLANNED	Approved	01-Dec-24	08:00	01-Dec-24	18:00	

321	RQ199303	OCC_225	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV PHAGI(RS)	PAPTL	D	AMP works for element and bay AMP(TIMING,CRM,D CRM DEW POINT,COIL CURRENT) works 3.PR-1&2 retrofitment (Viat Make). 4.HV bushing tan delta point rectification.	18/Dec/2024	08:00	19/Dec/2024	18:00		PLANNED	Approved	18-Dec-24	08:00	19-Dec-24	18:00	
322	RQ199182	OCC_225	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV KHETRI (PKTSL)	PKTSL	C	For internal inspection due to DGA violation	15/Dec/2024	08:00	20/Dec/2024	18:00		PLANNED	Approved	15-Dec-24	08:00	20-Dec-24	18:00	
323	RQ199183	OCC_225	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV KHETRI (PKTSL)	PKTSL	C	For internal inspection due to DGA violation	09/Dec/2024	08:00	14/Dec/2024	18:00		PLANNED	Approved	09-Dec-24	08:00	14-Dec-24	18:00	
324	RQ199062	OCC_225	stuup_sd	BR/BSR/MSC/MSR	189 MVAR BUS REACTOR NO 1 AT 765KV UNNAO(UP)	UPPTCL	C	S/D OF 189MVAR BUS Reactor taken for Replacement of gasket and O ring of >X main tank of 63MVAR Y Phase bus reactor unit to s	09/Dec/2024	09:00	23/Dec/2024	17:00		PLANNED	Approved	09-Dec-24	09:00	23-Dec-24	17:00	
325	RQ198392	OCC_225	stuup_sd	BR/BSR/MSC/MSR	330 MVAR BUS REACTOR NO 1 AT 765 KV RAMPUR_PRSTL (UP)	UPPTCL	D	AMP Works	05/Dec/2024	09:00	06/Dec/2024	17:30		PLANNED	Approved	05-Dec-24	09:00	06-Dec-24	17:30	
326	RQ199160	OCC_225	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LSR ON 765 KV AGRA-JHATIKARA (PG) CKT-1 @AFZALGARH(UP)	POWER GRID	D	CSD tuning work in 704LR bay with atleast 4 switching	27/Dec/2024	08:00	27/Dec/2024	18:00	240 MVAR SWITCHABLE LSR ON 765 KV AGRA-JHATIKARA (PG) CKT-1 @JHATIKRA END.	PLANNED	Approved	27-Dec-24	08:00	27-Dec-24	18:00	
327	RQ199149	OCC_225	cpcc1_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 @PHAGI(RS)	POWER GRID	D	" 1.AMP works for element and bay AMP(TIMING,CRM,D CRM DEW POINT,COIL CURRENT) works 2.PR-1&2 retrofitment (Viat Make). 3.HV bushing tan delta point rectification."	26/Dec/2024	08:00	27/Dec/2024	18:00	240 MVAR SWITCHABLE LR ON 765 KV Phagi Bhiwani CKT- 2 @Phagi(RS)	PLANNED	Approved	26-Dec-24	08:00	27-Dec-24	18:00	
328	RQ199100	OCC_225	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-1 @BIKANER(PG)	POWER GRID	D	for amp work	25/Dec/2024	15:00	25/Dec/2024	23:00		PLANNED	Conditionally Approved					To be clubbed with Line AMP/Outage work
329	RQ199099	OCC_225	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-2 @BIKANER(PG)	POWER GRID	D	for amp work	24/Dec/2024	15:00	24/Dec/2024	23:00		PLANNED	Conditionally Approved					To be clubbed with Line AMP/Outage work

330	RQ199111	OCC_225	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER-MOGA (PG) CKT-2 @BIKANER(PG)	POWER GRID	D	for amp work	23/Dec/2024	15:00	23/Dec/2024	23:00		PLANNED	Conditionally Approved						To be clubbed with Line AMP/Outage work
331	RQ199148	OCC_225	cpcc1_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 @PHAGI(RS)	POWER GRID	D	" 1.AMP works for element and bay AMP(TIMING,CRM,D CRM DEW POINT,COIL CURRENT) works 2.PR-1&2 retrofit (Viat Make). 3.HV bushing tan delta point rectification."	23/Dec/2024	08:00	24/Dec/2024	18:00	240 MVAR SWITCHABLE LR ON 765 KV Phagi Bhiwani CKT-1 @Phagi(RS)	PLANNED	Approved	23-Dec-24	08:00	24-Dec-24	18:00		
332	RQ199162	OCC_225	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 @FATEHGARH_II(PG)	POWER GRID	D	for amp work	21/Dec/2024	16:00	22/Dec/2024	23:00		PLANNED	Conditionally Approved						To be clubbed with Line AMP/Outage work
333	RQ199112	OCC_225	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER-MOGA (PG) CKT-1 @BIKANER(PG)	POWER GRID	D	for amp work	21/Dec/2024	15:00	21/Dec/2024	23:00		PLANNED	Conditionally Approved						To be clubbed with Line AMP/Outage work
334	RQ199098	OCC_225	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-1 @BHADLA(PG)	POWER GRID	D	for amp work	20/Dec/2024	15:00	20/Dec/2024	23:00		PLANNED	Conditionally Approved						To be clubbed with Line AMP/Outage work
335	RQ199161	OCC_225	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1 @FATEHGARH_II(PG)	POWER GRID	D	for amp work	19/Dec/2024	16:00	20/Dec/2024	23:00		PLANNED	Conditionally Approved						To be clubbed with Line AMP/Outage work
336	RQ199097	OCC_225	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-2 @BHADLA(PG)	POWER GRID	D	for amp work	19/Dec/2024	15:00	19/Dec/2024	23:00		PLANNED	Conditionally Approved						To be clubbed with Line AMP/Outage work
337	RQ199102	OCC_225	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-1 @BIKANER(PG)	POWER GRID	D	for amp work	18/Dec/2024	15:00	18/Dec/2024	23:00		PLANNED	Conditionally Approved						To be clubbed with Line AMP/Outage work

338	RQ199131	OCC_225	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PG) CKT-2 @JHATIKARA(PG)	POWER GRID	D	ERECTION OF NEW B PH UNIT REACTOR	18/Dec/2024	08:00	18/Dec/2024	18:00		PLANNED	Conditionally Approved						To be clubbed with Line AMP/Outage work
339	RQ199365	OCC_225	slcds_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 @PHAGI(RS)	POWER GRID	D	Maintenance and testing work of Reactor bay CB (701-52 ALR)	18/Dec/2024	08:00	18/Dec/2024	18:00		PLANNED	Approved	18-Dec-24	08:00	18-Dec-24	18:00		
340	RQ199101	OCC_225	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-2 @BIKANER(PG)	POWER GRID	D	for amp work	17/Dec/2024	15:00	17/Dec/2024	23:00		PLANNED	Conditionally Approved						To be clubbed with Line AMP/Outage work
341	RQ199152	OCC_225	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2 @CHITTORGARH(PG)	POWER GRID	D	for amp work	16/Dec/2024	08:00	16/Dec/2024	18:00	along with line	PLANNED	Conditionally Approved						To be clubbed with Line AMP/Outage work
342	RQ199153	OCC_225	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1 @CHITTORGARH(PG)	POWER GRID	D	for amp work	13/Dec/2024	08:00	13/Dec/2024	18:00	along with line	PLANNED	Conditionally Approved						To be clubbed with Line AMP/Outage work
343	RQ199125	OCC_225	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PG) CKT-2 @JHATIKARA(PG)	POWER GRID	D	DISMANTLING OF B PH UNIT REACTOR	12/Dec/2024	09:00	12/Dec/2024	18:00		PLANNED	Conditionally Approved						To be clubbed with Line AMP/Outage work
344	RQ199118	OCC_225	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-CHITTORGARH (PG) CKT-1 @AJMER(PG)	POWER GRID	D	for amp work	11/Dec/2024	15:00	11/Dec/2024	23:00		PLANNED	Conditionally Approved						To be clubbed with Line AMP/Outage work
345	RQ199151	OCC_225	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-CHITTORGARH (PG) CKT-1 @CHITTORGARH(PG)	POWER GRID	D	for amp work	11/Dec/2024	08:00	11/Dec/2024	18:00	along with line	PLANNED	Conditionally Approved						To be clubbed with Line AMP/Outage work
346	RQ199117	OCC_225	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-CHITTORGARH (PG) CKT-2 @AJMER(PG)	POWER GRID	D	for amp work	10/Dec/2024	15:00	10/Dec/2024	23:00		PLANNED	Conditionally Approved						To be clubbed with Line AMP/Outage work

347	RQ199150	OCC_225	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-CHITTORGARH (PG) CKT-2 @CHITTORGARH(PG)	POWER GRID	D	for amp work	09/Dec/2024	08:00	09/Dec/2024	18:00	along with line	PLANNED	Conditionally Approved						To be clubbed with Line AMP/Outage work
348	RQ199144	OCC_225	cpcc1_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 @PHAGI(RS)	POWER GRID	D	" 1.AMP works for element and bay AMP(TIMING,CRM,D CRM DEW POINT,COIL CURRENT) works 2.PR-1&2 retrofitment (Viat Make). 3.HV bushing tan delta point rectfication."	05/Dec/2024	08:00	06/Dec/2024	18:00		PLANNED	Approved	05-Dec-24	08:00	06-Dec-24	18:00		
349	RQ199120	OCC_225	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-1 @AJMER(PG)	POWER GRID	D	For AMP work & PRV relay work	03/Dec/2024	15:00	03/Dec/2024	23:00		PLANNED	Conditionally Approved						To be clubbed with Line AMP/Outage work
350	RQ199143	OCC_225	cpcc1_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 @PHAGI(RS)	POWER GRID	D	" 1.AMP works for element and bay AMP(TIMING,CRM,D CRM DEW POINT,COIL CURRENT) works 2.PR-1&2 retrofitment (Viat Make). 3.HV bushing tan delta point rectfication."	03/Dec/2024	08:00	04/Dec/2024	18:00		PLANNED	Approved	03-Dec-24	08:00	04-Dec-24	18:00		
351	RQ199119	OCC_225	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-2 @AJMER(PG)	POWER GRID	D	For AMP work & PRV relay work	02/Dec/2024	15:00	02/Dec/2024	23:00		PLANNED	Conditionally Approved						To be clubbed with Line AMP/Outage work
352	RQ199164	OCC_225	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_II(PG)	PFTL	D	for amp work	25/Dec/2024	16:00	26/Dec/2024	23:00		PLANNED	Conditionally Approved						To be clubbed with Line AMP/Outage work
353	RQ199163	OCC_225	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1 @FATEHGARH_II(PG)	PFTL	D	for amp work	23/Dec/2024	16:00	24/Dec/2024	23:00		PLANNED	Conditionally Approved						To be clubbed with Line AMP/Outage work

354	RQ199124	OCC_225	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1 @JHATIKARA(PG)	PKTSL	D	SPARE SWITCHING WORK	10/Dec/2024	09:00	10/Dec/2024	18:00		PLANNED	Conditionally Approved						To be clubbed with Line AMP/Outage work
355	RQ199384	OCC_225	cpcc1_sd	BAY	70552A MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)	RRVPNL	D	CB pending Amp(CRM,DCRM,DE W POINT,COIL CURRENT) work to be carried out	30/Dec/2024	08:00	30/Dec/2024	18:00		PLANNED	Approved	30-Dec-24	08:00	30-Dec-24	18:00		
356	RQ199378	OCC_225	slcdcs_sd	BAY	70252T TIE BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 AND 765/400KV 1500 MVA ICT 2 AT	RRVPNL	D	Quarterly Maitenance	16/Dec/2024	08:00	16/Dec/2024	18:00		PLANNED	Approved	16-Dec-24	08:00	16-Dec-24	18:00		
357	RQ199379	OCC_225	slcdcs_sd	BAY	70152T TIE BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 AND 765/400KV 1500 MVA ICT 1 AT	RRVPNL	D	Quarterly Maitenance	13/Dec/2024	08:00	13/Dec/2024	18:00		PLANNED	Approved	13-Dec-24	08:00	13-Dec-24	18:00		
358	RQ199375	OCC_225	slcdcs_sd	BAY	70752T TIE BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-2 AND 765KV ANTA-PHAGI (RS) CKT-2 AT	RRVPNL	D	Quarterly Maitenance	11/Dec/2024	08:00	11/Dec/2024	18:00		PLANNED	Approved	11-Dec-24	08:00	11-Dec-24	18:00		
359	RQ199377	OCC_225	slcdcs_sd	BAY	70652T TIE BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-1 AND 765KV ANTA-PHAGI (RS) CKT-1 AT	RRVPNL	D	Quarterly Maitenance	09/Dec/2024	08:00	09/Dec/2024	18:00		PLANNED	Approved	09-Dec-24	08:00	09-Dec-24	18:00		
360	RQ199374	OCC_225	slcdcs_sd	BAY	70752B MAIN BAY - 765KV ANTA-PHAGI (RS) CKT-2 AT PHAGI(RS)	RRVPNL	D	Quarterly Maitenance	04/Dec/2024	08:00	04/Dec/2024	18:00		PLANNED	Approved	04-Dec-24	08:00	04-Dec-24	18:00		
361	RQ199376	OCC_225	slcdcs_sd	BAY	70652B MAIN BAY - 765KV ANTA-PHAGI (RS) CKT-1 AT PHAGI(RS)	RRVPNL	D	Quarterly Maitenance	02/Dec/2024	08:00	02/Dec/2024	18:00		PLANNED	Approved	02-Dec-24	08:00	02-Dec-24	18:00		
362	RQ199386	OCC_225	cpcc1_sd	BAY	70152A MAIN BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 AT PHAGI(RS)	RRVPNL	D	CB pending Amp(CRM,DCRM,DE W POINT,COIL CURRENT) work to be carried out	02/Dec/2024	08:00	02/Dec/2024	18:00		PLANNED	Approved	02-Dec-24	08:00	02-Dec-24	18:00		

363	RQ199424	OCC_225	cpcc1_sd	BAY	708 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT BIKANER(PG) (POWERGRID) AND 765 KV BIKANER-BHADLA_2 (PG) CKT-2 AT 765 KV BIKANER(PG) (POWERGRID)	POWER GRID	D	for amp work	29/Dec/2024	08:00	29/Dec/2024	18:00		PLANNED	Approved	29-Dec-24	08:00	29-Dec-24	18:00	
364	RQ199383	OCC_225	cpcc1_sd	BAY	70552T TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS) (POWERGRID) AND 765 KV AJMER(PG)-PHAGI(RS) (PG) CKT-1 AT 765 KV PHAGI(RS) (POWERGRID)	POWER GRID	D	CB pending Amp(CRM,DCRM,DE W POINT,COIL CURRENT) work to be carried out	28/Dec/2024	08:00	28/Dec/2024	18:00		PLANNED	Approved	28-Dec-24	08:00	28-Dec-24	18:00	
365	RQ199422	OCC_225	cpcc1_sd	BAY	718 MAIN BAY - 765 KV BHADLA-BIKANER (PG) CKT-2 (POWERGRID) AND FUTURE AT 765 KV BIKANER(PG) (POWERGRID)	POWER GRID	D	for amp work	27/Dec/2024	08:00	27/Dec/2024	18:00		PLANNED	Approved	27-Dec-24	08:00	27-Dec-24	18:00	
366	RQ199420	OCC_225	cpcc1_sd	BAY	711 TIE BAY - 765 KV BIKANER-MOGA (PG) CKT-1 AND 765/400 KV 1500 MVA ICT 2 AT BIKANER(PG) AT 765 KV BIKANER(PG)	POWER GRID	D	for amp work	25/Dec/2024	08:00	25/Dec/2024	18:00		PLANNED	Approved	25-Dec-24	08:00	25-Dec-24	18:00	
367	RQ199419	OCC_225	cpcc1_sd	BAY	714 TIE BAY - 765 KV BIKANER-MOGA (PG) CKT-2 AND FUTURE AT 765 KV BIKANER(PG)	POWER GRID	D	for amp work	24/Dec/2024	08:00	24/Dec/2024	18:00		PLANNED	Approved	24-Dec-24	08:00	24-Dec-24	18:00	
368	RQ199314	OCC_225	cpcc1_sd	BAY	710 MAIN BAY - 765KV AJMER-CHITTORGARH (PG) CKT-2 AT CHITTORGARH(PG)	POWER GRID	D	for amp work	23/Dec/2024	15:00	23/Dec/2024	23:00		PLANNED	Approved	23-Dec-24	15:00	23-Dec-24	23:00	

369	RQ198574	OCC_225	cpcc2_sd	BAY	705 TIE BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV MOGA(PG) (POWERGRID) AND 330 MVAR LR ON 765 KV BIKANER-MOGA (PG) CKT-2 @MOGA(PG) AT 765 KV MOGA(PG) (POWERGRID)	POWER GRID	C	AMP work of Bay	23/Dec/2024	08:30	24/Dec/2024	18:00	Kindly approve	PLANNED	Approved	23-Dec-24	08:30	24-Dec-24	18:00	
370	RQ199313	OCC_225	cpcc1_sd	BAY	712 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV CHITTORGARH(PG)	POWER GRID	D	for amp work	20/Dec/2024	15:00	20/Dec/2024	23:00		PLANNED	Approved	20-Dec-24	15:00	20-Dec-24	23:00	
371	RQ198584	OCC_225	cpcc2_sd	BAY	709 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT MOGA(PG)	POWER GRID	C	AMP Works	20/Dec/2024	08:30	21/Dec/2024	18:00	Kindly approve	PLANNED	Approved	20-Dec-24	08:30	21-Dec-24	18:00	
372	RQ199388	OCC_225	cpcc1_sd	BAY	703 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT MEERUT(PG)	POWER GRID	D	for amp work	19/Dec/2024	08:00	19/Dec/2024	18:00		PLANNED	Approved	19-Dec-24	08:00	19-Dec-24	18:00	
373	RQ199312	OCC_225	cpcc1_sd	BAY	714 TIE BAY - 765KV AJMER-CHITTORGARH (PG) CKT-1 AND FUTURE AT CHITTORGARH(PG)	POWER GRID	D	for amp work	18/Dec/2024	15:00	18/Dec/2024	23:00		PLANNED	Approved	18-Dec-24	15:00	18-Dec-24	23:00	
374	RQ198582	OCC_225	cpcc2_sd	BAY	710 MAIN BAY - 765KV MOGA-BHIWANI (PG) CKT-1 AT MOGA(PG)	POWER GRID	C	AMP Works	18/Dec/2024	08:30	19/Dec/2024	18:00	Kindly approve	PLANNED	Approved	18-Dec-24	08:30	19-Dec-24	18:00	
375	RQ199387	OCC_225	cpcc1_sd	BAY	706 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT MEERUT(PG)	POWER GRID	D	for amp work	17/Dec/2024	08:00	17/Dec/2024	18:00		PLANNED	Approved	17-Dec-24	08:00	17-Dec-24	18:00	
376	RQ198565	OCC_225	cpcc3_sd	BAY	705 TIE BAY - 765KV AGRA-ALIGARH (PG) CKT-1 AND 765/400KV 1500 MVA ICT 2 AT AGRA(PG)	POWER GRID	D	AMP Work	17/Dec/2024	08:00	20/Dec/2024	18:00		PLANNED	Approved	17-Dec-24	08:00	20-Dec-24	18:00	
377	RQ198579	OCC_225	cpcc2_sd	BAY	708 TIE BAY - 765KV MOGA-MEERUT (PG) CKT-1 AND 765/400KV 1500 MVA ICT 1 AT MOGA(PG)	POWER GRID	C	AMP work of Bay	15/Dec/2024	08:30	16/Dec/2024	18:00	Kindly approve	PLANNED	Approved	15-Dec-24	08:30	16-Dec-24	18:00	
378	RQ198577	OCC_225	cpcc2_sd	BAY	711 TIE BAY - 765KV MOGA-BHIWANI (PG) CKT-1 AND 765/400KV 1500 MVA ICT 2 AT MOGA(PG)	POWER GRID	C	AMP Works	11/Dec/2024	08:30	12/Dec/2024	18:00	Kindly approve	PLANNED	Approved	11-Dec-24	08:30	12-Dec-24	18:00	

379	RQ199406	OCC_225	cpcc1_sd	BAY	715 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	for amp work	11/Dec/2024	08:00	11/Dec/2024	18:00		PLANNED	Approved	11-Dec-24	08:00	11-Dec-24	18:00	
380	RQ199450	OCC_225	cpcc3_sd	BAY	708 TIE BAY - 765 KV BAREILLY_2-LUCKNOW_2 (PG) CKT-1 AND 765/400 KV 1500 MVA ICT 1 AT BAREILLY_2(PG)	POWER GRID	D	AMP Works	11/Dec/2024	08:00	11/Dec/2024	18:00		PLANNED	Approved	11-Dec-24	08:00	11-Dec-24	18:00	
381	RQ199405	OCC_225	cpcc1_sd	BAY	721 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-1 (POWERGRID)	POWER GRID	D	for amp work	10/Dec/2024	08:00	10/Dec/2024	18:00		PLANNED	Approved	10-Dec-24	08:00	10-Dec-24	18:00	
382	RQ199404	OCC_225	cpcc1_sd	BAY	716 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	for amp work	09/Dec/2024	08:00	09/Dec/2024	18:00		PLANNED	Approved	09-Dec-24	08:00	09-Dec-24	18:00	
383	RQ198573	OCC_225	cpcc3_sd	BAY	708 TIE BAY - 765 KV AGRA-FATEHPUR (PG) CKT-1 (POWERGRID) AND 765KV BUS 2 AT FATEHPUR(PG) AT 765 KV FATEHPUR(PG) (POWERGRID)	POWER GRID	C	CB drive mechanism Overhauling	09/Dec/2024	08:00	14/Dec/2024	18:00		PLANNED	Approved	09-Dec-24	08:00	14-Dec-24	18:00	
384	RQ199403	OCC_225	cpcc1_sd	BAY	717 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG) (POWERGRID) AND 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	for amp work	08/Dec/2024	08:00	08/Dec/2024	18:00		PLANNED	Approved	08-Dec-24	08:00	08-Dec-24	18:00	
385	RQ199402	OCC_225	cpcc1_sd	BAY	713 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	for amp work	07/Dec/2024	08:00	07/Dec/2024	18:00		PLANNED	Approved	07-Dec-24	08:00	07-Dec-24	18:00	
386	RQ198559	OCC_225	cpcc3_sd	BAY	718 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV AGRA(PG) AND 765KV BUS 2 AT AGRA(PG)	POWER GRID	D	AMP Work	07/Dec/2024	08:00	07/Dec/2024	18:00		PLANNED	Approved	07-Dec-24	08:00	07-Dec-24	18:00	

387	RQ199385	OCC_225	cpcc1_sd	BAY	70252A MAIN BAY - 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 AT PHAGI(RS)	POWER GRID	D	CB pending Amp(CRM,DCRM,DEW POINT,COIL CURRENT) work to be carried out	07/Dec/2024	08:00	07/Dec/2024	18:00		PLANNED	Approved	07-Dec-24	08:00	07-Dec-24	18:00	
388	RQ199390	OCC_225	cpcc1_sd	BAY	704 MAIN BAY - 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2 AT CHITTORGARH(PG)	POWER GRID	D	for amp work	06/Dec/2024	08:00	07/Dec/2024	18:00		PLANNED	Approved	06-Dec-24	08:00	07-Dec-24	18:00	
389	RQ199401	OCC_225	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG) (POWERGRID) AND 240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG) AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	for amp work	06/Dec/2024	08:00	06/Dec/2024	18:00		PLANNED	Approved	06-Dec-24	08:00	06-Dec-24	18:00	
390	RQ199400	OCC_225	cpcc1_sd	BAY	712 MAIN BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-1 (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	for amp work	05/Dec/2024	08:00	05/Dec/2024	18:00		PLANNED	Approved	05-Dec-24	08:00	05-Dec-24	18:00	
391	RQ198558	OCC_225	cpcc3_sd	BAY	715 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV AGRA(PG) AND 765KV BUS 2 AT AGRA(PG)	POWER GRID	D	AMP Work	05/Dec/2024	08:00	05/Dec/2024	18:00		PLANNED	Approved	05-Dec-24	08:00	05-Dec-24	18:00	
392	RQ199391	OCC_225	cpcc1_sd	BAY	712 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV CHITTORGARH(PG)	POWER GRID	D	for amp work	04/Dec/2024	08:00	05/Dec/2024	18:00		PLANNED	Approved	04-Dec-24	08:00	05-Dec-24	18:00	
393	RQ199399	OCC_225	cpcc1_sd	BAY	709 MAIN BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	for amp work	04/Dec/2024	08:00	04/Dec/2024	18:00		PLANNED	Approved	04-Dec-24	08:00	04-Dec-24	18:00	
394	RQ198557	OCC_225	cpcc3_sd	BAY	706 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT AGRA(PG) AND 765KV BUS 2 AT AGRA(PG)	POWER GRID	D	AMP Work	03/Dec/2024	08:00	03/Dec/2024	18:00		PLANNED	Approved	03-Dec-24	08:00	03-Dec-24	18:00	

395	RQ198852	OCC_225	stuup_sd	BAY	701 MAIN BAY - 765 KV AGRA FATEHBAD-GHATAMPUR_TPS (UP) CKT-1 (POWERGRID)	POWER GRID	D	Annual Maintenance and Testing of Bay equipment.	02/Dec/2024	10:00	02/Dec/2024	17:00		PLANNED	Approved	02-Dec-24	10:00	02-Dec-24	17:00	
396	RQ199213	OCC_225	stuup_sd	BAY	701 MAIN BAY - 765 KV AGRA FATEHBAD-GHATAMPUR_TPS (UP) CKT-1 (POWERGRID)	POWER GRID	D	For annual Maintenance of Bay Equipment	02/Dec/2024	10:00	02/Dec/2024	18:00		PLANNED	Approved	02-Dec-24	10:00	02-Dec-24	18:00	
397	RQ198572	OCC_225	cpcc3_sd	BAY	705 TIE BAY - 765KV FATEHPUR(PG)-SASARAM(PG) (UNDEF) CKT-1 AND 765/400KV 1500 MVA ICT 1 AT FATEHPUR(PG)	POWER GRID	D	Testing of CB, CT & tightening works	02/Dec/2024	09:00	02/Dec/2024	18:00		PLANNED	Approved	02-Dec-24	09:00	02-Dec-24	18:00	
398	RQ199392	OCC_225	cpcc1_sd	BAY	713 MAIN BAY - 765 KV AJMER-CHITTORGARH (PG) CKT-1 AT CHITTORGARH(PG)	POWER GRID	D	for amp work	02/Dec/2024	08:00	03/Dec/2024	18:00		PLANNED	Approved	02-Dec-24	08:00	03-Dec-24	18:00	
399	RQ199398	OCC_225	cpcc1_sd	BAY	719 MAIN BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	for amp work	02/Dec/2024	08:00	02/Dec/2024	18:00		PLANNED	Approved	02-Dec-24	08:00	02-Dec-24	18:00	
400	RQ198556	OCC_225	cpcc3_sd	BAY	703 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT AGRA(PG) AND 765KV BUS 2 AT AGRA(PG)	POWER GRID	D	AMP Work	02/Dec/2024	08:00	02/Dec/2024	18:00		PLANNED	Approved	02-Dec-24	08:00	02-Dec-24	18:00	
401	RQ198576	OCC_225	cpcc2_sd	BAY	704 MAIN BAY - 765 KV BIKANER-MOGA (PG) CKT-2 (POWERGRID) AT MOGA	POWER GRID	C	AMP Works	01/Dec/2024	08:30	02/Dec/2024	18:00	Kindly approve	PLANNED	Approved	01-Dec-24	08:30	02-Dec-24	18:00	
402	RQ199397	OCC_225	cpcc1_sd	BAY	720 TIE BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AND 765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1 AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	for amp work	01/Dec/2024	08:00	01/Dec/2024	18:00		PLANNED	Approved	01-Dec-24	08:00	01-Dec-24	18:00	

403	RQ199423	OCC_225	cpcc1_sd	BAY	717 TIE BAY - 765 KV BHADLA-BIKANER (PG) CKT-2 (PKTSL) AND 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-2 AT 765 KV BIKANER(PG) (PKTSL)	PKTSL	D	for amp work	28/Dec/2024	08:00	28/Dec/2024	18:00		PLANNED	Approved	28-Dec-24	08:00	28-Dec-24	18:00	
404	RQ199421	OCC_225	cpcc1_sd	BAY	716 MAIN BAY - 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-2 (BKTL) AT 765 KV BIKANER(PG)	BKTL	D	for amp work	26/Dec/2024	08:00	26/Dec/2024	18:00		PLANNED	Approved	26-Dec-24	08:00	26-Dec-24	18:00	
405	RQ199395	OCC_225	cpcc1_sd	BAY	717 TIE BAY - 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-1 (PNTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (PNTL)	PNTL	D	FOR CT OIL SAMPLING ON 1 MONTH OF CHARGING AND PUNCHPOINT RECTIFICATION WORK	17/Dec/2024	08:00	17/Dec/2024	18:00		PLANNED	Approved	17-Dec-24	08:00	17-Dec-24	18:00	
406	RQ199393	OCC_225	cpcc1_sd	BAY	720 TIE BAY - 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-2 (PNTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (PNTL)	PNTL	D	FOR CT OIL SAMPLING ON 1 MONTH OF CHARGING AND PUNCHPOINT RECTIFICATION WORK	17/Dec/2024	08:00	17/Dec/2024	18:00		PLANNED	Approved	17-Dec-24	08:00	17-Dec-24	18:00	
407	RQ199394	OCC_225	cpcc1_sd	BAY	719 MAIN BAY - 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-2 (PNTL) AT 765 KV KHETRI (PKTSL)	PNTL	D	FOR CT OIL SAMPLING ON 1 MONTH OF CHARGING AND PUNCHPOINT RECTIFICATION WORK	16/Dec/2024	08:00	16/Dec/2024	18:00		PLANNED	Approved	16-Dec-24	08:00	16-Dec-24	18:00	
408	RQ199396	OCC_225	cpcc1_sd	BAY	716 MAIN BAY - 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-1 (PNTL) AT 765 KV KHETRI (PKTSL)	PNTL	D	FOR CT OIL SAMPLING ON 1 MONTH OF CHARGING AND PUNCHPOINT RECTIFICATION WORK	16/Dec/2024	08:00	16/Dec/2024	18:00		PLANNED	Approved	16-Dec-24	08:00	16-Dec-24	18:00	
409	RQ198369	OCC_225	stuup_sd	BAY	705 TIE BAY - 765 KV GR.NOIDA_2(UPC)-MAINPURI (UP) CKT-1 AND 765/400 KV 1500 MVA ICT 2 AT GR.NOIDA_2(UPC) AT 765 KV GR.NOIDA_2(UPC)	UPPTCL	C	Annual Testing and Maintenance	14/Dec/2024	09:00	14/Dec/2024	17:00		PLANNED	Approved	14-Dec-24	09:00	14-Dec-24	17:00	

410	RQ198368	OCC_225	stuup_sd	BAY	704 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT GR.NOIDA_2(UPC)	UPPTCL	C	Annual Testing and Maintenance	10/Dec/2024	09:00	10/Dec/2024	17:00		PLANNED	Approved	10-Dec-24	09:00	10-Dec-24	17:00	
411	RQ198851	OCC_225	stuup_sd	BAY	711 TIE BAY - 765KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-1 AND 765KV/400KV AGRA FATEHBAD(UP)-ICT-1 AT AGRA FATEHBAD(UP)	UPPTCL	D	Annual Maintenance and Testing of Bay equipment.	09/Dec/2024	10:00	09/Dec/2024	17:00		PLANNED	Approved	09-Dec-24	10:00	09-Dec-24	17:00	
412	RQ198854	OCC_225	stuup_sd	BAY	710 MAIN BAY - 765KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-1 AT AGRA FATEHBAD(UP)	UPPTCL	D	Annual Maintenance and Testing of Bay equipment.	08/Dec/2024	10:00	08/Dec/2024	17:00		PLANNED	Approved	08-Dec-24	10:00	08-Dec-24	17:00	
413	RQ198847	OCC_225	stuup_sd	BAY	709 MAIN BAY - 765KV/400KV AGRA FATEHBAD(UP)-ICT-2 AT AGRA FATEHBAD(UP)	UPPTCL	D	Annual Maintenance and Testing of Bay equipment.	07/Dec/2024	10:00	07/Dec/2024	17:00		PLANNED	Approved	07-Dec-24	10:00	07-Dec-24	17:00	
414	RQ198848	OCC_225	stuup_sd	BAY	708 TIE BAY - 765KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-2 AND 765KV/400KV AGRA FATEHBAD(UP)-ICT-2 AT AGRA FATEHBAD(UP)	UPPTCL	D	Annual Maintenance and Testing of Bay equipment.	06/Dec/2024	10:00	06/Dec/2024	17:00		PLANNED	Approved	06-Dec-24	10:00	06-Dec-24	17:00	
415	RQ198853	OCC_225	stuup_sd	BAY	707 MAIN BAY - 765KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-2 AT AGRA FATEHBAD(UP)	UPPTCL	D	Annual Maintenance and Testing of Bay equipment.	05/Dec/2024	10:00	05/Dec/2024	17:00		PLANNED	Approved	05-Dec-24	10:00	05-Dec-24	17:00	
416	RQ199212	OCC_225	stuup_sd	BAY	705 TIE BAY - 765 KV AGRA FATEHBAD-GR.NOIDA_2(UPC) (UP) CKT-1 (UPPTCL) AND FUTURE AT 765 KV AGRA FATEHBAD(UP) (UPPTCL)	UPPTCL	D	For annual Maintenance of Bay Equipment	04/Dec/2024	10:00	04/Dec/2024	18:00		PLANNED	Approved	04-Dec-24	10:00	04-Dec-24	18:00	
417	RQ198844	OCC_225	stuup_sd	BAY	705 TIE BAY - 765 KV AGRA FATEHBAD-GR.NOIDA_2(UPC) (UP) CKT-1 (UPPTCL) AND FUTURE AT 765 KV AGRA FATEHBAD(UP) (UPPTCL)	UPPTCL	D	* Annual Maintenance and Testing of Bay equipment.	04/Dec/2024	10:00	04/Dec/2024	17:00		PLANNED	Approved	04-Dec-24	10:00	04-Dec-24	17:00	

418	RQ199211	OCC_225	stuup_sd	BAY	704 MAIN BAY - 765 KV AGRA FATEHBAD-GR.NOIDA_2(UPC) (UP) CKT-1 (UPPTCL)	UPPTCL	D	For annual Maintenance of Bay Equipment	03/Dec/2024	10:00	03/Dec/2024	18:00		PLANNED	Approved	03-Dec-24	10:00	03-Dec-24	18:00	
419	RQ198845	OCC_225	stuup_sd	BAY	704 MAIN BAY - 765 KV AGRA FATEHBAD-GR.NOIDA_2(UPC) (UP) CKT-1 (UPPTCL)	UPPTCL	D	Annual Maintenance and Testing of Bay equipment.	03/Dec/2024	10:00	03/Dec/2024	17:00		PLANNED	Approved	03-Dec-24	10:00	03-Dec-24	17:00	
420	RQ198396	OCC_225	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT HAPUR(UP)	UPPTCL	C	Normalization of 1500 MVA ICT-2, spare phase will be free and 1500 MVA ICT-2 will be charge with R, Y and B phase	26/Dec/2024	11:00	26/Dec/2024	12:00		PLANNED	Approved	26-Dec-24	11:00	26-Dec-24	12:00	
421	RQ198397	OCC_225	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT GR.NOIDA_2(UPC)	UPPTCL	C	Normalization of 1500 MVA ICT-1, spare phase will be free and 1500 MVA ICT-1 will be charge with R, Y and B phase	25/Dec/2024	11:00	25/Dec/2024	12:00		PLANNED	Approved	25-Dec-24	11:00	25-Dec-24	12:00	
422	RQ198950	OCC_225	stuup_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 3 AT UNNAO(UP)	UPPTCL	C	Routine testing of protection Relay, Maintenance work and attending oil >X leakage.	18/Dec/2024	09:00	19/Dec/2024	18:00		PLANNED	Approved	18-Dec-24	09:00	19-Dec-24	18:00	
423	RQ198947	OCC_225	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT AGRA FATEHBAD(UP)	UPPTCL	D	500MVA Spare Phase ICT will be charged as ICT-1 Y Phase. >X* AMP of associated Bays and Elements.	10/Dec/2024	09:00	10/Dec/2024	18:00		PLANNED	Approved	10-Dec-24	09:00	10-Dec-24	18:00	
424	RQ199049	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 2 AT BHIWANI(PG)		D	Relay Testing and AMP.	24/Dec/2024	09:30	24/Dec/2024	18:00		PLANNED	Approved	24-Dec-24	09:30	24-Dec-24	18:00	
425	RQ199024	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL)		D	For Punchpoint rectification work	23/Dec/2024	09:00	24/Dec/2024	17:00	AMP	PLANNED	Approved	23-Dec-24	09:00	24-Dec-24	17:00	
426	RQ199020	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT AJMER(PG)		D	For AMP works	22/Dec/2024	10:00	22/Dec/2024	18:00		PLANNED	Approved	22-Dec-24	10:00	22-Dec-24	18:00	
427	RQ199019	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT AJMER(PG)		D	For AMP works	21/Dec/2024	10:00	21/Dec/2024	18:00		PLANNED	Approved	21-Dec-24	10:00	21-Dec-24	18:00	
428	RQ198988	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT JHATIKARA(PG)		D	CSD tuning work in 709th bay with atleast 4 switching	21/Dec/2024	09:00	21/Dec/2024	16:00		PLANNED	Approved	21-Dec-24	09:00	21-Dec-24	16:00	
429	RQ199023	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL)		D	For Punchpoint rectification work	21/Dec/2024	09:00	22/Dec/2024	17:00	AMP	PLANNED	Approved	21-Dec-24	09:00	22-Dec-24	17:00	
430	RQ199047	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 1 AT BHIWANI(PG)		D	Relay Testing and AMP.	20/Dec/2024	09:30	20/Dec/2024	18:00		PLANNED	Approved	20-Dec-24	09:30	20-Dec-24	18:00	
431	RQ198987	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT JHATIKARA(PG)		D	CSD tuning work in 711th bay with atleast 4 switching	20/Dec/2024	09:00	20/Dec/2024	16:00		PLANNED	Approved	20-Dec-24	09:00	20-Dec-24	16:00	

432	RQ199046	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 3 AT BHIWANI(PG)		D	Relay Testing and AMP.	18/Dec/2024	09:30	18/Dec/2024	18:00		PLANNED	Approved	18-Dec-24	09:30	18-Dec-24	18:00	
433	RQ199002	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT CHITTORGARH(PG)		D	regular amp work and insulation coating	18/Dec/2024	09:00	19/Dec/2024	17:00		PLANNED	Approved	18-Dec-24	09:00	19-Dec-24	17:00	
434	RQ198978	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 4 AT KOTESHWAR(PG)		D	For implementation of updated mechanical protection settings and AMP works	16/Dec/2024	09:30	17/Dec/2024	19:00		PLANNED	Approved	16-Dec-24	09:30	17-Dec-24	19:00	
435	RQ199045	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 2 AT BHIWANI(PG)		D	Relay Testing and AMP.	16/Dec/2024	09:30	16/Dec/2024	18:00		PLANNED	Approved	16-Dec-24	09:30	16-Dec-24	18:00	
436	RQ199001	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT CHITTORGARH(PG)		D	regular amp work and insulation coating	16/Dec/2024	09:00	17/Dec/2024	17:00		PLANNED	Approved	16-Dec-24	09:00	17-Dec-24	17:00	
437	RQ198979	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BHADLA(PG)		D	AMP work of transfermer and rectification of CoE Audit point	15/Dec/2024	16:00	16/Dec/2024	23:00		PLANNED	Approved	15-Dec-24	16:00	16-Dec-24	23:00	
438	RQ198977	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 3 AT KOTESHWAR(PG)		D	For implementation of updated mechanical protection settings and AMP works	13/Dec/2024	09:30	14/Dec/2024	19:00		PLANNED	Approved	13-Dec-24	09:30	14-Dec-24	19:00	
439	RQ199014	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 5 AT FATEHGARH_II(PG)		D	Ladder logic commissioning with spare ICT logic scheme checking. Commissioning of RTCC	12/Dec/2024	14:00	15/Dec/2024	23:59		PLANNED	Approved	12-Dec-24	14:00	15-Dec-24	23:59	
440	RQ198981	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BHADLA(PG)		D	AMP work of transfermer and rectification of CoE Audit point	11/Dec/2024	17:00	11/Dec/2024	23:59		PLANNED	Approved	11-Dec-24	17:00	11-Dec-24	23:59	
441	RQ198976	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 2 AT KOTESHWAR(PG)		D	For implementation of updated mechanical protection settings and AMP works	11/Dec/2024	09:30	12/Dec/2024	19:00		PLANNED	Approved	11-Dec-24	09:30	12-Dec-24	19:00	
442	RQ198986	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT JHATIKARA(PG)		D	AMP work and 400kV side isolator contact finger replacement	10/Dec/2024	09:30	10/Dec/2024	17:30		PLANNED	Approved	10-Dec-24	09:30	10-Dec-24	17:30	
443	RQ198980	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA(PG)		D	AMP work of transfermer and rectification of CoE Audit point	09/Dec/2024	17:00	09/Dec/2024	23:59		PLANNED	Approved	09-Dec-24	17:00	09-Dec-24	23:59	
444	RQ199017	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG)		D	For CoE compliances & AMP works	09/Dec/2024	14:00	10/Dec/2024	23:59		PLANNED	Approved	09-Dec-24	17:00	10-Dec-24	23:59	To be availed from 17:00 hrs
445	RQ198975	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 1 AT KOTESHWAR(PG)		D	For implementation of updated mechanical protection settings and AMP works	09/Dec/2024	09:30	10/Dec/2024	19:00		PLANNED	Approved	09-Dec-24	09:30	10-Dec-24	19:00	
446	RQ199025	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT MEERUT_PMSTL (UP)		D	ICT AMP	09/Dec/2024	09:00	09/Dec/2024	17:00	AMP	PLANNED	Approved	09-Dec-24	09:00	09-Dec-24	17:00	

447	RQ199026	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT MEERUT_P MSTL (UP)		D	ICT AMP	09/Dec/2024	09:00	09/Dec/2024	17:00	AMP	PLANNED	Approved	09-Dec-24	09:00	09-Dec-24	17:00	
448	RQ199013	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 6 AT FATEHGARH_II(PG)		D	Ladder logic commissioning with spare ICT logic scheme checking. Commissioning of RTCC	07/Dec/2024	14:00	12/Dec/2024	23:59		PLANNED	Approved	07-Dec-24	17:00	12-Dec-24	23:59	To be availed from 17:00 hrs
449	RQ199016	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG)		D	For CoE compliances & AMP works	07/Dec/2024	14:00	08/Dec/2024	23:59		PLANNED	Approved	07-Dec-24	14:00	08-Dec-24	23:59	
450	RQ198985	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT JHATIKARA(PG)		D	AMP work and 400kV side isolator contact finger replacement	07/Dec/2024	09:30	07/Dec/2024	17:30		PLANNED	Approved	07-Dec-24	09:30	07-Dec-24	17:30	
451	RQ198994	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BHADLA_2 (PG)		D	AMP work of transfermer and rectification of CoE Audit point	05/Dec/2024	16:00	06/Dec/2024	23:00		PLANNED	Approved	05-Dec-24	17:00	06-Dec-24	23:00	To be availed from 17:00 hrs
452	RQ198984	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT JHATIKARA(PG)		D	AMP work and 400kV side isolator contact finger replacement	05/Dec/2024	09:30	05/Dec/2024	17:30		PLANNED	Approved	05-Dec-24	09:30	05-Dec-24	17:30	
453	RQ199015	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG)		D	For CoE compliances & AMP works	04/Dec/2024	14:00	05/Dec/2024	23:59		PLANNED	Approved	04-Dec-24	17:00	05-Dec-24	23:59	To be availed from 17:00 hrs
454	RQ199031	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT MEERUT(PG)		D	For AMP works	04/Dec/2024	09:00	04/Dec/2024	17:30		PLANNED	Approved	04-Dec-24	09:00	04-Dec-24	17:30	
455	RQ198993	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG)		D	AMP work of transfermer and rectification of CoE Audit point	03/Dec/2024	16:00	04/Dec/2024	23:00		PLANNED	Approved	03-Dec-24	17:00	04-Dec-24	23:00	To be availed from 17:00 hrs
456	RQ198983	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT JHATIKARA(PG)		D	AMP work and 400kV side isolator contact finger replacement	03/Dec/2024	09:30	03/Dec/2024	17:30		PLANNED	Approved	03-Dec-24	09:30	03-Dec-24	17:30	
457	RQ199030	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT MEERUT(PG)		D	For AMP works	02/Dec/2024	09:00	02/Dec/2024	17:30		PLANNED	Approved	02-Dec-24	09:00	02-Dec-24	17:30	
458	RQ198992	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG)		D	AMP work of transfermer and rectification of CoE Audit point	01/Dec/2024	16:00	02/Dec/2024	23:00		PLANNED	Approved	01-Dec-24	16:00	02-Dec-24	23:00	
459	RQ199012	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG)		D	Ladder logic commissioning with spare ICT logic scheme checking. Commissioning of RTCC	01/Dec/2024	14:00	05/Dec/2024	23:59		PLANNED	Approved	01-Dec-24	17:00	05-Dec-24	23:59	To be availed from 17:00 hrs
460	RQ199044	OCC_225	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT MEERUT(PG)		D	regular amp work and insulation coating	01/Dec/2024	08:00	01/Dec/2024	20:00		PLANNED	Approved	01-Dec-24	08:00	01-Dec-24	20:00	

461	RQ198564	OCC_225	cpcc2_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT MOGA(PG)	POWER GRID	D	AMP Works	14/Dec/2024	10:00	14/Dec/2024	18:00	Kindly approve	PLANNED	Approved	14-Dec-24	10:00	14-Dec-24	18:00	
462	RQ199382	OCC_225	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT VARANASI(PG)	POWER GRID	D	AMP Work	11/Dec/2024	08:00	12/Dec/2024	18:00		PLANNED	Approved	11-Dec-24	08:00	12-Dec-24	18:00	
463	RQ199381	OCC_225	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT VARANASI(PG)	POWER GRID	D	for amp work	09/Dec/2024	10:00	09/Dec/2024	18:00		PLANNED	Approved	09-Dec-24	10:00	09-Dec-24	18:00	
464	RQ198375	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-2	POWER GRID	D	AMP of Line equipments and Line Reactor	31/Dec/2024	09:30	31/Dec/2024	17:30	Kindly approve	PLANNED	Approved	31-Dec-24	09:30	31-Dec-24	17:30	
465	RQ199094	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-MALERKOTLA (PG) CKT-1	POWER GRID	D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	31/Dec/2024	08:00	31/Dec/2024	18:00	Kindly approve	PLANNED	Approved	31-Dec-24	08:00	31-Dec-24	18:00	
466	RQ199114	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-KAITHAL(PG) (PG) CKT-1	POWER GRID	D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	26/Dec/2024	09:00	26/Dec/2024	12:00	Kindly approve	PLANNED	Approved	26-Dec-24	09:00	26-Dec-24	12:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC consent
467	RQ199081	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH-WAGOORA (PG) CKT-1	POWER GRID	D	Rectification of S/D based defects of the line	24/Dec/2024	09:00	24/Dec/2024	18:00	Kindly approve	PLANNED	Approved	24-Dec-24	09:00	24-Dec-24	18:00	
468	RQ199113	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1	POWER GRID	D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	23/Dec/2024	09:00	23/Dec/2024	12:00	Kindly approve	PLANNED	Approved	23-Dec-24	09:00	23-Dec-24	12:00	
469	RQ199083	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_2(NH)-WAGOORA(PG) (PG) CKT-1	POWER GRID	D	Rectification of S/D based defects of the line	23/Dec/2024	09:00	23/Dec/2024	18:00	Kindly approve	PLANNED	Approved	23-Dec-24	09:00	23-Dec-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NHPC
470	RQ198303	OCC_225	rampur_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAMPUR HEP(SJ)-NALLAGARH(PG) (PG) CKT-1	POWER GRID	D	APM of pot head yard equipment and structure, ten delta testing of cvt and relay testing	23/Dec/2024	09:00	28/Dec/2024	18:00	Annual Plant Maintenance	PLANNED	Approved	23-Dec-24	09:00	28-Dec-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/Subject to no generation evacuation
471	RQ198304	OCC_225	rampur_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAMPUR HEP(SJ)-NALLAGARH(PG) (PG) CKT-2	POWER GRID	D	APM of pot head yard equipment and structure, ten delta testing of cvt and relay testing	23/Dec/2024	09:00	28/Dec/2024	18:00	Annual Plant Maintenance	PLANNED	Approved	17-Dec-24	09:00	22-Dec-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/Subject to no generation evacuation
472	RQ199082	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH-WAGOORA (PG) CKT-2	POWER GRID	D	Rectification of S/D based defects of the line	22/Dec/2024	09:00	22/Dec/2024	18:00	Kindly approve	PLANNED	Approved	22-Dec-24	09:00	22-Dec-24	18:00	
473	RQ198581	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-2	POWER GRID	D	Line bay AMP, Tightening & alignment work	20/Dec/2024	09:00	20/Dec/2024	18:00		PLANNED	Approved	20-Dec-24	09:00	20-Dec-24	18:00	

474	RQ199521	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	POWER GRID	D	Shutdown of 400kv Allahabad Kanpur GIS_2 require to take the non-switchable LR into service after replacement of MOLG and checking the conservator air cell healthines	19/Dec/2024	19:00	19/Dec/2024	20:00		PLANNED	Approved	19-Dec-24	19:00	19-Dec-24	20:00	
475	RQ199520	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	POWER GRID	D	Shutdown of 400kv Allahabad Kanpur GIS_2 require to take the non-switchable LR out for checking the conservator air cell healthiness and replacement of MOLG.	18/Dec/2024	10:00	18/Dec/2024	11:00		PLANNED	Approved	18-Dec-24	10:00	18-Dec-24	11:00	
476	RQ198580	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-1	POWER GRID	D	Line bay AMP, Tightening & alignment work	18/Dec/2024	09:00	18/Dec/2024	18:00		PLANNED	Approved	18-Dec-24	09:00	18-Dec-24	18:00	
477	RQ198379	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-SAMBA (PG) CKT-2	POWER GRID	D	AMP Of line equipments	17/Dec/2024	09:30	17/Dec/2024	12:30	Kindly approve	PLANNED	Approved	17-Dec-24	09:30	17-Dec-24	12:30	
478	RQ199104	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-2	POWER GRID	D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	17/Dec/2024	08:00	19/Dec/2024	18:00	Kindly approve	PLANNED	Approved	17-Dec-24	08:00	19-Dec-24	18:00	
479	RQ198302	OCC_225	rampur_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-RAMPUR HEP(SJ) (PG) CKT-2	POWER GRID	D	APM of pot head yard equipment and structure, ten delta testing of cvt and relay testing	16/Dec/2024	09:00	21/Dec/2024	18:00	Annual Plant Maintenance	PLANNED	Approved	22-Dec-24	09:00	27-Dec-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/Subject to no generation evacuation
480	RQ198301	OCC_225	rampur_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-RAMPUR HEP(SJ) (PG) CKT-1	POWER GRID	D	APM of pot head yard equipment and structure, ten delta testing of cvt and relay testing	16/Dec/2024	09:00	21/Dec/2024	18:00	Annual Plant Maintenance	PLANNED	Approved	16-Dec-24	09:00	21-Dec-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/Subject to no generation evacuation
481	RQ198578	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-1	POWER GRID	D	Line bay AMP, Tightening & alignment work	16/Dec/2024	09:00	16/Dec/2024	18:00		PLANNED	Approved	16-Dec-24	09:00	16-Dec-24	18:00	
482	RQ198366	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD(PG)-MEJA TPS(MUN) (PG) CKT-1	POWER GRID	D	MAINTAINANCE AND TESTING OF CT, ISOLATOR, RELAYS ETC.	16/Dec/2024	09:00	18/Dec/2024	18:00		PLANNED	Approved	16-Dec-24	09:00	18-Dec-24	18:00	
483	RQ199332	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-JAULIJI (PG) CKT-2	POWER GRID	D	Distance Relay Firmware Upgradation work	16/Dec/2024	09:00	16/Dec/2024	18:00		PLANNED	Approved	16-Dec-24	09:00	16-Dec-24	18:00	
484	RQ198034	OCC_225	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-RIHAND(NT) (PG) CKT-2	POWER GRID	C	TBC SAS INTEGRATION	16/Dec/2024	08:00	17/Dec/2024	18:00	SHUTDOWN REQUIRED	PLANNED	Approved	16-Dec-24	08:00	17-Dec-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/PG consent
485	RQ199077	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	POWER GRID	D	Rectification of S/D based defects of the line	15/Dec/2024	10:00	16/Dec/2024	19:00	Kindly approve	PLANNED	Approved	15-Dec-24	10:00	16-Dec-24	19:00	

486	RQ198592	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-2	POWER GRID	D	AMP/ Defect rectification	15/Dec/2024	09:00	15/Dec/2024	17:00	Kindly approve	PLANNED	Approved	15-Dec-24	09:00	15-Dec-24	17:00	
487	RQ199244	OCC_225	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1	POWER GRID	D	Replacement Work of existing Porcelain Disc Insulator Strings by Silicon Rubber Housed Composite Insulator (70KN Suspension Type) for 220KV Ratangarh-Sikar (PGCIL) Ckt 1st and 2nd at suspension towers between Loc. 1/0 to 80/0 on labour contract basis	15/Dec/2024	08:00	05/Jan/2025	18:00		PLANNED	Approved	15-Dec-24	08:00	05-Jan-25	18:00	Utility clarified the element name is 220KV Ratangarh-Sakar/ Further shutdown may be availed on daily basis for replacement of disc insulator string
488	RQ199245	OCC_225	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-2	POWER GRID	D	Replacement Work of existing Porcelain Disc Insulator Strings by Silicon Rubber Housed Composite Insulator (70KN Suspension Type) for 220KV Ratangarh-Sikar (PGCIL) Ckt 1st and 2nd at suspension towers between Loc. 1/0 to 80/0 on labour contract basis	15/Dec/2024	08:00	05/Jan/2025	18:00		PLANNED	Approved	15-Dec-24	08:00	05-Jan-25	18:00	Utility clarified the element name is 220KV Ratangarh-Sakar/ Further shutdown may be availed on daily basis for replacement of disc insulator string
489	RQ199519	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-1	POWER GRID	D	SHUTDOWN OF 400KV ALLAHABAD-Kanpur (GIS)line_1 FOR TAKING NON-Switchable LR into service after oil filtration due to violation of PPM (Water content)	14/Dec/2024	18:00	14/Dec/2024	19:00		PLANNED	Approved	14-Dec-24	18:00	14-Dec-24	19:00	
490	RQ198506	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-2	POWER GRID	D	"Testing of DTPC scheme (under Process bus)	14/Dec/2024	10:00	14/Dec/2024	12:00		PLANNED	Approved	14-Dec-24	10:00	14-Dec-24	12:00	
491	RQ199103	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-1	POWER GRID	D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	14/Dec/2024	08:00	14/Dec/2024	18:00	Kindly approve	PLANNED	Approved	14-Dec-24	08:00	14-Dec-24	18:00	
492	RQ198504	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-3	POWER GRID	D	"Testing of DTPC scheme (under Process bus)	13/Dec/2024	10:00	13/Dec/2024	12:00		PLANNED	Approved	13-Dec-24	10:00	13-Dec-24	12:00	
493	RQ199076	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWER GRID	D	Rectification of S/D based defects of the line	13/Dec/2024	09:00	14/Dec/2024	18:00	Kindly approve	PLANNED	Approved	13-Dec-24	09:00	14-Dec-24	18:00	
494	RQ199329	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-JAULIWI (PG) CKT-1	POWER GRID	D	Distance Relay Firmware Upgradation work	13/Dec/2024	09:00	13/Dec/2024	18:00		PLANNED	Approved	13-Dec-24	09:00	13-Dec-24	18:00	

495	RQ198616	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_1(NH)-JALANDHAR(PG) (PG) CKT-2	POWER GRID	D	NON-AUTO MODE DURING AMP OF JALANDHAR-CHAMERA-1 FOR TLM WORKS	13/Dec/2024	08:00	13/Dec/2024	18:00	Kindly approve	PLANNED	Approved	13-Dec-24	08:00	13-Dec-24	18:00	Non auto mode may be allowed
496	RQ198615	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_1(NH)-JALANDHAR(PG) (PG) CKT-1	POWER GRID	D	AMP OF LINE & LINE BAY EQUIPMENTS & Washing of Yard Equipments	13/Dec/2024	08:00	13/Dec/2024	18:00	Kindly approve	PLANNED	Approved	13-Dec-24	08:00	13-Dec-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NHPC
497	RQ199518	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-1	POWER GRID	D	SHUTDOWN OF 400KV ALLAHABAD-Kanpur (GIS)line_1 FOR TAKING NON-Switchable LR out for oil filtration due to violation of PPM (Water content).	12/Dec/2024	09:00	12/Dec/2024	10:00		PLANNED	Approved	12-Dec-24	09:00	12-Dec-24	10:00	
498	RQ199359	OCC_225	koteshwar_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTESHWAR(TH)-KOTESHWAR(PG) (PG) CKT-2	POWER GRID	C	For installation of Differential Protection Relay in Line-2 Protection panel(KHEP) alongwith Koteswar pooling station(PG)	11/Dec/2024	09:00	12/Dec/2024	18:00	Replacement of Distance protection relay with Differential Protection relay in Line-2 Protection Panel	PLANNED	Approved	11-Dec-24	09:00	12-Dec-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/Subject to no generation evacuation constraints
499	RQ199106	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT-2	POWER GRID	D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	11/Dec/2024	08:00	11/Dec/2024	18:00	Kindly approve	PLANNED	Approved	11-Dec-24	08:00	11-Dec-24	18:00	
500	RQ199517	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD(PG)-MEJA TPS(MUN) (PG) CKT-2	POWER GRID	D	Line Terminal Equipment and Bay AMP Works	11/Dec/2024	08:00	11/Dec/2024	18:00		PLANNED	Approved	11-Dec-24	08:00	11-Dec-24	18:00	
501	RQ198962	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-BASTI(UP) (PG) CKT-1	POWER GRID	C	Shutdown required for routine testing and maintenance work	10/Dec/2024	10:00	10/Dec/2024	18:00		PLANNED	Approved	10-Dec-24	10:00	10-Dec-24	18:00	
502	RQ199466	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR (PG)	POWER GRID	D	AMP Work	10/Dec/2024	09:00	10/Dec/2024	17:00		PLANNED	Approved	10-Dec-24	09:00	10-Dec-24	17:00	
503	RQ198610	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-JALANDHAR (PG) CKT-1	POWER GRID	D	NON-AUTO MODE DURING AMP OF JALANDHAR-MOGA-2 FOR TLM WORKS	10/Dec/2024	08:00	10/Dec/2024	18:00	Kindly Approve	PLANNED	Approved	10-Dec-24	08:00	10-Dec-24	18:00	
504	RQ199516	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD(PG)-MEJA TPS(MUN) (PG) CKT-1	POWER GRID	D	Line Terminal Equipment and Bay AMP Works	10/Dec/2024	08:00	10/Dec/2024	18:00		PLANNED	Approved	10-Dec-24	08:00	10-Dec-24	18:00	
505	RQ198611	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-JALANDHAR (PG) CKT-2	POWER GRID	D	AMP OF LINE & LINE BAY EQUIPMENTS & Washing of Yard Equipments	10/Dec/2024	08:00	10/Dec/2024	18:00	Kindly Approve	PLANNED	Approved	10-Dec-24	08:00	10-Dec-24	18:00	
506	RQ198552	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-NAKODAR(PG) (PG) CKT-1	POWER GRID	D	Installation of Horizontal CLR insulator	10/Dec/2024	08:00	10/Dec/2024	18:00	Kindly approve	PLANNED	Approved	10-Dec-24	08:00	10-Dec-24	18:00	
507	RQ199305	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAU(UP)-BALIA(PG) (PG) CKT-1	POWER GRID	C	CT tan delta testing and other maintenance work	09/Dec/2024	09:00	09/Dec/2024	17:00		PLANNED	Approved	09-Dec-24	09:00	09-Dec-24	17:00	

508	RQ199354	OCC_225	koteshwar_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTESWAR(TH)-KOTESHWAR(PG) (PG) CKT-1	POWER GRID	C	For installation of Differential Protection Relay in Line-1 Protection panel(KHEP) alongwith Koteshwar pooling station(PG)	09/Dec/2024	09:00	10/Dec/2024	18:00	Replacement of Distance protection relay with Differential Protection relay	PLANNED	Approved	09-Dec-24	09:00	10-Dec-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/Subject to no generation evacuation constraints
509	RQ199105	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT-1	POWER GRID	D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	09/Dec/2024	08:00	09/Dec/2024	18:00	Kindly approve	PLANNED	Approved	09-Dec-24	08:00	09-Dec-24	18:00	
510	RQ198606	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-JALANDHAR (PG) CKT-1	POWER GRID	D	AMP OF LINE & LINE BAY EQUIPMENTS & Washing of Yard Equipments	09/Dec/2024	08:00	09/Dec/2024	18:00	Kindly approve	PLANNED	Approved	09-Dec-24	08:00	09-Dec-24	18:00	
511	RQ198607	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-JALANDHAR (PG) CKT-2	POWER GRID	D	NON-AUTO MODE DURING AMP OF JALANDHAR-MOGA-1 FOR TLM WORKS	09/Dec/2024	08:00	09/Dec/2024	18:00	Kindly approve	PLANNED	Approved	09-Dec-24	08:00	09-Dec-24	18:00	
512	RQ199514	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-1	POWER GRID	D	LBB retrofitment works and AMP Works	09/Dec/2024	08:00	09/Dec/2024	18:00		PLANNED	Approved	09-Dec-24	08:00	09-Dec-24	18:00	
513	RQ199515	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-2	POWER GRID	D	Tie CB LBB retrofitment works and AMP Works	09/Dec/2024	08:00	09/Dec/2024	18:00		PLANNED	Approved	09-Dec-24	08:00	09-Dec-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC consent
514	RQ198340	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH) - CHAMERA_1(NH)	POWER GRID	D	Safety purpose for Earth cutting work between Loc 60-61 & 63-64	08/Dec/2024	08:00	09/Dec/2024	18:00	Kindly approve	PLANNED	Approved	08-Dec-24	08:00	09-Dec-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NHPC
515	RQ198960	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG) -BASTI(UP) (PG) CKT-1	POWER GRID	C	Shutdown required for routine testing and maintenance work	07/Dec/2024	10:00	07/Dec/2024	18:00		PLANNED	Approved	07-Dec-24	10:00	07-Dec-24	18:00	
516	RQ199512	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-2	POWER GRID	D	Tie CB LBB retrofitment works	07/Dec/2024	09:00	07/Dec/2024	18:00		PLANNED	Approved	07-Dec-24	09:00	07-Dec-24	18:00	
517	RQ199513	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-1	POWER GRID	D	Tie CB LBB retrofitment works and AMP Works	07/Dec/2024	09:00	07/Dec/2024	18:00		PLANNED	Approved	07-Dec-24	09:00	07-Dec-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC consent
518	RQ199075	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1	POWER GRID	D	Rectification of S/D based defects of the line	06/Dec/2024	09:00	07/Dec/2024	18:00	Kindly approve	PLANNED	Approved	06-Dec-24	09:00	07-Dec-24	18:00	
519	RQ198575	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-2	POWER GRID	D	Line bay AMP, Tightening & alignment work at Fatehpur	06/Dec/2024	09:00	06/Dec/2024	17:00		PLANNED	Approved	06-Dec-24	09:00	06-Dec-24	17:00	
520	RQ199511	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR (PG)	POWER GRID	D	Tie CB LBB retrofitment works and AMP Works	06/Dec/2024	08:00	06/Dec/2024	18:00		PLANNED	Approved	06-Dec-24	08:00	06-Dec-24	18:00	
521	RQ198049	OCC_225	jhakri_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-GUMMA (HP) (PG) CKT-2	POWER GRID	D	Annual Planned Maintenance of GIS Line Bay & umpur Tighening and Testing of Switchard Equipments.	05/Dec/2024	09:00	07/Dec/2024	17:00	APM of GIS bay & Switchyard equipments.	PLANNED	Approved	05-Dec-24	09:00	07-Dec-24	17:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/Subject to no generation evacuation constraints/HP consent

522	RQ199066	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_2(NH)-URI_1(NH) (PG) CKT-1	POWER GRID	D	Repair of conductor in span 21-22	05/Dec/2024	09:00	05/Dec/2024	18:00	Kindly approve	PLANNED	Approved	06-Dec-24	09:00	06-Dec-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NHPC
523	RQ199510	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-1	POWER GRID	D	Tie CB LBB retrofitment works	04/Dec/2024	09:00	04/Dec/2024	18:00		PLANNED	Approved	04-Dec-24	09:00	04-Dec-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC consent
524	RQ198497	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BASSI (PG) CKT-1	POWER GRID	D	AMP Work	04/Dec/2024	08:00	04/Dec/2024	18:00		PLANNED	Approved	04-Dec-24	08:00	04-Dec-24	18:00	
525	RQ198612	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-1	POWER GRID	D	NON-AUTO MODE DURING AMP OF JALANDHAR-CHAMBA-2 FOR TLM WORKS	04/Dec/2024	08:00	04/Dec/2024	18:00	Kindly approve	PLANNED	Approved	04-Dec-24	08:00	04-Dec-24	18:00	
526	RQ198613	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-2	POWER GRID	D	AMP OF LINE BAY EQUIPMENTS & Washing of Yard Equipments	04/Dec/2024	08:00	04/Dec/2024	18:00	Kindly approve	PLANNED	Approved	04-Dec-24	08:00	04-Dec-24	18:00	
527	RQ199096	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-KAITHAL (PG) CKT-2	POWER GRID	D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	04/Dec/2024	08:00	05/Dec/2024	18:00	Kindly approve	PLANNED	Approved	04-Dec-24	08:00	05-Dec-24	18:00	
528	RQ198503	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-1	POWER GRID	D	"Testing of DTPC scheme (under Process Bus) at Kanpur & Panki(UP) & AMP of Tie Bay-402 at Kanpur	04/Dec/2024	08:00	04/Dec/2024	18:00		PLANNED	Approved	04-Dec-24	08:00	04-Dec-24	18:00	
529	RQ198341	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-KISHENPUR(PG) (PG) CKT-1	POWER GRID	D	Replacement of broken insulator at Loc No. 271, attending of shutdown nature defect notified by CC(AM) Audit team and Satety purpose for Earth cutting work between Loc 60-61 & 63-64	04/Dec/2024	08:00	05/Dec/2024	18:00	Kindly approve	PLANNED	Approved	04-Dec-24	08:00	05-Dec-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NHPC consent/No generation evacuation constraints
530	RQ198586	OCC_225	tehri_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TEHRI(THDC)-KOTESHWAR(PG) (PG) CKT-2	POWER GRID	D	For Cleaning and testing of CVT,LA ,bushing etc. at 420 kV Pothead yard .	04/Dec/2024	08:00	04/Dec/2024	18:00	The shutdown will be availed during zero schedule only	PLANNED	Approved					clubbed with 154
531	RQ198416	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA-JALANDHAR (PG) CKT-1	POWER GRID	D	For AMP of Line equipments	03/Dec/2024	09:00	03/Dec/2024	12:00	Kindly approve	PLANNED	Approved	03-Dec-24	09:00	03-Dec-24	12:00	
532	RQ199336	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-AGRA (PG) CKT-1	POWER GRID	D	A/R Non auto for PID test of Insulators	03/Dec/2024	09:00	03/Dec/2024	18:00		PLANNED	Approved	03-Dec-24	09:00	03-Dec-24	18:00	
533	RQ198585	OCC_225	tehri_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TEHRI(THDC)-KOTESHWAR(PG) (PG) CKT-1	POWER GRID	D	For Cleaning and testing of CVT,LA ,bushing etc. at 420 kV Pothead yard .	03/Dec/2024	08:00	03/Dec/2024	18:00	The shutdown will be availed during zero schedule only	PLANNED	Approved	03-Dec-24	08:00	03-Dec-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/Subject to no
534	RQ198608	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-1	POWER GRID	D	AMP OF LINE & LINE BAY EQUIPMENTS & Washing of Yard Equipments	03/Dec/2024	08:00	03/Dec/2024	18:00	Kindly approve	PLANNED	Approved	03-Dec-24	08:00	03-Dec-24	18:00	

535	RQ198609	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-2	POWER GRID	D	NON-AUTO MODE DURING AMP OF JALANDHAR-CHAMBA-1 FOR TLM WORKS	03/Dec/2024	08:00	03/Dec/2024	18:00	Kindly approve	PLANNED	Approved	03-Dec-24	08:00	03-Dec-24	18:00	
536	RQ198498	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BALLABHGARH (PG) CKT-1	POWER GRID	D	Rectification of Shutdown Nature Defects	02/Dec/2024	09:00	02/Dec/2024	18:00		PLANNED	Approved	02-Dec-24	09:00	02-Dec-24	18:00	
537	RQ198048	OCC_225	jhakri_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-GUMMA (HP) (PG) CKT-1	POWER GRID	D	Annual Planned Maintenance of GIS Line Bay & umper Tightening and Testing of Switchard Equipments.	02/Dec/2024	09:00	04/Dec/2024	17:00	APM of GIS bay & Switchyard equipments.	PLANNED	Approved	02-Dec-24	09:00	04-Dec-24	17:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/Subject to no generation evacuation constraints/HP consent
538	RQ198417	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA-MALERKOTLA (PG) CKT-1	POWER GRID	D	For AMP of Line equipments	02/Dec/2024	09:00	02/Dec/2024	12:00	Kindly approve	PLANNED	Approved	02-Dec-24	09:00	02-Dec-24	12:00	
539	RQ199509	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-3	POWER GRID	D	Tie LBB retrofitment works	02/Dec/2024	09:00	02/Dec/2024	18:00		PLANNED	Approved	02-Dec-24	09:00	02-Dec-24	18:00	
540	RQ198500	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-2	POWER GRID	D	for amp work	02/Dec/2024	08:00	02/Dec/2024	18:00		PLANNED	Approved	02-Dec-24	08:00	02-Dec-24	18:00	
541	RQ199095	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-KAITHAL (PG) CKT-1	POWER GRID	D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	02/Dec/2024	08:00	03/Dec/2024	18:00	Kindly approve	PLANNED	Approved	02-Dec-24	08:00	03-Dec-24	18:00	
542	RQ198499	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-1	POWER GRID	D	for amp work	01/Dec/2024	08:00	01/Dec/2024	18:00		PLANNED	Approved	01-Dec-24	08:00	01-Dec-24	18:00	
543	RQ198346	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	POWER GRID	D	AR non auto mode required to carryout stringing on circuit 2.400KV Dulhasti Kishenpur -II is a Double circuit Line but stringing is done on one circuit only	01/Dec/2024	08:00	31/Dec/2024	18:00	Non shutdown activity.Kindly approve	PLANNED	Approved	01-Dec-24	08:00	31-Dec-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NHPC consent
544	RQ198345	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	POWER GRID	C	400KV Dulhasti Kishenpur -II is a Double circuit Line but stringing is done on one circuit only.Shutdown is required to carryout stringing on circuit 2.	01/Dec/2024	08:00	31/Dec/2024	18:00	Under construction head, Kindly approve	PLANNED	Approved	01-Dec-24	08:00	31-Dec-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NHPC consent/Subject to no generation evacuation constraints
545	RQ198282	OCC_225	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2	PTCL	D	For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	30/Dec/2024	08:00	30/Dec/2024	18:00		PLANNED	Approved	30-Dec-24	08:00	30-Dec-24	18:00	
546	RQ198280	OCC_225	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2	PTCL	D	For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	26/Dec/2024	08:00	26/Dec/2024	18:00		PLANNED	Approved	26-Dec-24	08:00	26-Dec-24	18:00	

547	RQ198275	OCC_225	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	PSTCL	D	For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	23/Dec/2024	08:00	23/Dec/2024	18:00		PLANNED	Approved	23-Dec-24	08:00	23-Dec-24	18:00	
548	RQ198278	OCC_225	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(PS) (PS) CKT-1	PSTCL	D	Jumper Checking / Tightening of dead end towers ,Tree trimming and other maintenance work of Line & Protection testing	23/Dec/2024	08:00	24/Dec/2024	18:00		PLANNED	Approved	23-Dec-24	08:00	24-Dec-24	18:00	
549	RQ198522	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1	PSTCL	D	FOR AMP WORKS OF LINE EQUIPMENTS	20/Dec/2024	10:00	20/Dec/2024	18:00	Kindly approve	PLANNED	Approved	20-Dec-24	10:00	20-Dec-24	18:00	
550	RQ198274	OCC_225	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	20/Dec/2024	08:00	20/Dec/2024	18:00		PLANNED	Approved	20-Dec-24	08:00	20-Dec-24	18:00	
551	RQ198273	OCC_225	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	PSTCL	D	For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	20/Dec/2024	08:00	20/Dec/2024	18:00		PLANNED	Approved	20-Dec-24	08:00	20-Dec-24	18:00	
552	RQ198272	OCC_225	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2	PSTCL	D	Tree cutting and Jumper tightening of Tower No. 31 to 52.	19/Dec/2024	08:00	19/Dec/2024	18:00		PLANNED	Approved	19-Dec-24	08:00	19-Dec-24	18:00	
553	RQ198271	OCC_225	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-2	PSTCL	D	For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	18/Dec/2024	08:00	18/Dec/2024	18:00		PLANNED	Approved	18-Dec-24	08:00	18-Dec-24	18:00	
554	RQ198269	OCC_225	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2	PSTCL	D	Tree cutting and Jumper tightening of Tower No. 1 to 30.	17/Dec/2024	08:00	17/Dec/2024	18:00		PLANNED	Approved	17-Dec-24	08:00	17-Dec-24	18:00	
555	RQ198266	OCC_225	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MOGA(PG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	16/Dec/2024	08:00	16/Dec/2024	18:00		PLANNED	Approved	16-Dec-24	08:00	16-Dec-24	18:00	
556	RQ198263	OCC_225	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	13/Dec/2024	08:00	13/Dec/2024	18:00		PLANNED	Approved	13-Dec-24	08:00	13-Dec-24	18:00	
557	RQ198259	OCC_225	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-2	PSTCL	D	For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	11/Dec/2024	08:00	11/Dec/2024	18:00		PLANNED	Approved	11-Dec-24	08:00	11-Dec-24	18:00	
558	RQ198257	OCC_225	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2	PSTCL	D	Tree cutting and Jumper tightening of Tower No. 76 to 100.	10/Dec/2024	08:00	10/Dec/2024	18:00		PLANNED	Approved	10-Dec-24	08:00	10-Dec-24	18:00	
559	RQ198253	OCC_225	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	09/Dec/2024	08:00	09/Dec/2024	18:00		PLANNED	Approved	09-Dec-24	08:00	09-Dec-24	18:00	

560	RQ198252	OCC_225	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BEHMAN JASSA SINGH (PS)-HMEL (PS) (PSTCL) CKT-2	PSTCL	D	General Maintenance/ Jumper Tightening	09/Dec/2024	08:00	13/Dec/2024	18:00		PLANNED	Approved	09-Dec-24	08:00	13-Dec-24	18:00	
561	RQ198255	OCC_225	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-2	PSTCL	D	Jumper Checking / Tightening of dead end towers ,Tree trimming and other maintenance work of Line & Protection testing	09/Dec/2024	08:00	10/Dec/2024	18:00		PLANNED	Approved	09-Dec-24	08:00	10-Dec-24	18:00	
562	RQ198251	OCC_225	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BEHMAN JASSA SINGH (PS)-HMEL (PS) (PSTCL) CKT-1	PSTCL	D	General Maintenance/ Jumper Tightening	07/Dec/2024	08:00	07/Dec/2024	18:00		PLANNED	Approved	07-Dec-24	08:00	07-Dec-24	18:00	
563	RQ198248	OCC_225	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-2	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	05/Dec/2024	08:00	05/Dec/2024	18:00		PLANNED	Approved	05-Dec-24	08:00	05-Dec-24	18:00	
564	RQ198247	OCC_225	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-1	PSTCL	D	For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	05/Dec/2024	08:00	05/Dec/2024	18:00		PLANNED	Approved	05-Dec-24	08:00	05-Dec-24	18:00	
565	RQ198244	OCC_225	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-1	PSTCL	D	For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	03/Dec/2024	08:00	03/Dec/2024	18:00		PLANNED	Approved	03-Dec-24	08:00	03-Dec-24	18:00	
566	RQ198241	OCC_225	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	02/Dec/2024	08:00	02/Dec/2024	18:00		PLANNED	Approved	02-Dec-24	08:00	02-Dec-24	18:00	
567	RQ198240	OCC_225	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BEHMAN JASSA SINGH (PS)-HMEL (PS) (PSTCL) CKT-1	PSTCL	D	General Maintenance/ Jumper Tightening	02/Dec/2024	08:00	05/Dec/2024	18:00		PLANNED	Approved	02-Dec-24	08:00	05-Dec-24	18:00	
568	RQ198242	OCC_225	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2	PSTCL	D	Tree cutting and Jumper tightening of Tower No. 53A to 75.	02/Dec/2024	08:00	02/Dec/2024	18:00		PLANNED	Approved	02-Dec-24	08:00	02-Dec-24	18:00	
569	RQ199428	OCC_225	slcprs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-CHHABRA (RS) CKT-1	RRVPNL	D	R&M works e.g.tightening/ replacement of spacers, jumpers	27/Dec/2024	08:00	30/Dec/2024	18:00		PLANNED	Approved	27-Dec-24	08:00	30-Dec-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/May be
570	RQ199432	OCC_225	slcprs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-KALISINDH (RS) CKT-2	RRVPNL	D	R&M works e.g.tightening/ replacement of spacers, jumpers	25/Dec/2024	08:00	26/Dec/2024	18:00		PLANNED	Approved	25-Dec-24	17:00	26-Dec-24	23:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/May be
571	RQ199427	OCC_225	slcprs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KOTA(PG) (RS) CKT-1	RRVPNL	D	Yearly Maintenance work (Shutdown required in day hours from 09:00 Hrs. to 18:00 Hrs. for proper alignment setting of bay Isolators.)	23/Dec/2024	08:00	23/Dec/2024	18:00		PLANNED	Approved	23-Dec-24	08:00	23-Dec-24	18:00	Currently 400KV Chhabra-Kota line bypassed at 400KV Anta. Utility may be advised to take shutdown of 400KV Chhabra-Anta Line also else safety clearance will be required for switching operation at 400KV Anta end
572	RQ199431	OCC_225	slcprs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-KALISINDH (RS) CKT-1	RRVPNL	D	R&M works e.g.tightening/ replacement of spacers, jumpers	23/Dec/2024	08:00	24/Dec/2024	18:00		PLANNED	Approved	23-Dec-24	17:00	24-Dec-24	23:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/May be

573	RQ199425	OCC_225	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-CHHABRA SCTPS (RS) CKT-1	RRVPNL	D	R&M works e.g.tightening/ replacement of spacers, jumpers	21/Dec/2024	08:00	22/Dec/2024	18:00		PLANNED	Approved	21-Dec-24	17:00	22-Dec-24	23:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/May be
574	RQ199426	OCC_225	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-CHHABRA SCTPS (RS) CKT-2	RRVPNL	D	For Attending broken OPGW at section A3- Gentry & and other R&M works e.g.tightening of spacers	19/Dec/2024	08:00	20/Dec/2024	18:00		PLANNED	Approved	19-Dec-24	17:00	20-Dec-24	23:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/May be allowed from 17:00Hrs
575	RQ199324	OCC_225	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-RAMGARH (RS) CKT-2	RRVPNL	D	Quarterly Maintenance	17/Dec/2024	15:00	17/Dec/2024	23:00		PLANNED	Approved	17-Dec-24	17:00	17-Dec-24	23:00	May be given from 1700 Hrs
576	RQ199433	OCC_225	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	D	Annual maintenance and testing of Bay equipments	17/Dec/2024	08:00	17/Dec/2024	18:00		PLANNED	Approved	17-Dec-24	08:00	17-Dec-24	18:00	
577	RQ199435	OCC_225	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2	RRVPNL	D	For Attending broken OPGW at section 57-64 & Replacement of Suspension B&S Disc Insulators with Silicon Rubber Housed Composite Insulators and other R&M works e.g.tightening of spacers	16/Dec/2024	08:00	18/Dec/2024	18:00		PLANNED	Approved	16-Dec-24	17:00	18-Dec-24	23:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/May be allowed from 17:00Hrs
578	RQ199255	OCC_225	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARMER(RS)-RAJWEST(RW) (RS) CKT-1	RRVPNL	D	Planned maintenance	14/Dec/2024	08:00	14/Dec/2024	18:00		PLANNED	Approved	14-Dec-24	08:00	14-Dec-24	18:00	
579	RQ199238	OCC_225	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-KANKANI (RS) CKT-1	RRVPNL	D	maintenance work at both end	13/Dec/2024	08:00	13/Dec/2024	18:00		PLANNED	Approved	13-Dec-24	17:00	13-Dec-24	23:00	May be given from 1700 Hrs
580	RQ199239	OCC_225	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-JODHPUR (RS) CKT-1	RRVPNL	D	Attending issue of spring charge mechanism on breaker	12/Dec/2024	17:00	12/Dec/2024	23:00		PLANNED	Approved	12-Dec-24	17:00	12-Dec-24	23:00	May be given from 1700 Hrs
581	RQ199323	OCC_225	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-RAMGARH (RS) CKT-1	RRVPNL	D	Quarterly Maintenance alongwith line reactor at Ramgarhend	12/Dec/2024	15:00	12/Dec/2024	23:00		PLANNED	Approved	12-Dec-24	17:00	12-Dec-24	23:00	May be given from 1700 Hrs
582	RQ199243	OCC_225	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-JODHPUR (RS) CKT-1	RRVPNL	D	Planned maintenance	12/Dec/2024	08:00	12/Dec/2024	18:00		PLANNED	Approved	12-Dec-24	17:00	12-Dec-24	23:00	May be given from 1700 Hrs
583	RQ199326	OCC_225	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-RAMGARH (RS) CKT-2	RRVPNL	D	Quarterly Maintenance	10/Dec/2024	15:00	10/Dec/2024	23:00		PLANNED	Approved	10-Dec-24	15:00	10-Dec-24	23:00	
584	RQ199315	OCC_225	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-2	RRVPNL	D	For rectification of line as per committee (RVPN, NRPC, PGCIL) mom held on dated 21.03.2024.	09/Dec/2024	17:00	19/Dec/2024	23:00		PLANNED	Approved	09-Dec-24	17:00	19-Dec-24	23:00	May be given from 1700 Hrs

585	RQ199316	OCC_225	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-1	RRVPNL	D	For rectification of line as per committee (RVPN, NRPC, PGCIL) mom held on dated 21.03.2024.	09/Dec/2024	17:00	19/Dec/2024	23:00		PLANNED	Approved	09-Dec-24	17:00	19-Dec-24	23:00	May be given from 1700 Hrs
586	RQ199256	OCC_225	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-1	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	09/Dec/2024	08:00	11/Dec/2024	18:00		PLANNED	Approved	09-Dec-24	17:00	11-Dec-24	23:00	May be given from 1700 Hrs
587	RQ199240	OCC_225	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-KANKANI (RS) CKT-1	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	09/Dec/2024	08:00	09/Dec/2024	18:00		PLANNED	Approved	09-Dec-24	17:00	09-Dec-24	23:00	May be given from 1700 Hrs
588	RQ199429	OCC_225	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	D	Replacement of Suspension B&S Disc Insulators with Silicon Rubber Housed Composite Insulators and other R&M works e.g.tightening of spacers	09/Dec/2024	08:00	13/Dec/2024	18:00		PLANNED	Approved	09-Dec-24	17:00	13-Dec-24	23:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/May be allowed from 17:00Hrs
589	RQ199257	OCC_225	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-2	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	06/Dec/2024	08:00	06/Dec/2024	18:00		PLANNED	Approved	06-Dec-24	17:00	06-Dec-24	23:00	May be given from 1700 Hrs
590	RQ199325	OCC_225	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-RAMGARH (RS) CKT-1	RRVPNL	D	Quarterly Maintenance	05/Dec/2024	15:00	05/Dec/2024	23:00		PLANNED	Approved	05-Dec-24	15:00	05-Dec-24	23:00	
591	RQ199442	OCC_225	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-JODHPUR (RS) CKT-1	RRVPNL	C	For work of Shifting / Height raising of 400KV Jodhpur - Bhadla Line at Jodhpur Ring road project Of NHAI	05/Dec/2024	08:00	15/Dec/2024	18:00		PLANNED	Conditionally Approved	05-Dec-24	08:00	15-Dec-24	18:00	may be allowed after charging of 765KV Bhadla_2-Sikar_2 D/C as there may not be any curtailment required at Bhadla(RS)
592	RQ199443	OCC_225	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-MERTA (RS) CKT-1	RRVPNL	C	For work of Shifting / Height raising of 400KV Jodhpur - Bhadla Line at Jodhpur Ring road project Of NHAI	05/Dec/2024	08:00	15/Dec/2024	18:00		PLANNED	Conditionally Approved	05-Dec-24	08:00	15-Dec-24	18:00	may be allowed after charging of 765KV Bhadla_2-Sikar_2 D/C as there may not be any curtailment required at Bhadla(RS)
593	RQ199236	OCC_225	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKANI-JAISALMER (RS) CKT-2	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	04/Dec/2024	08:00	04/Dec/2024	18:00		PLANNED	Approved	04-Dec-24	17:00	04-Dec-24	23:00	May be given from 1700 Hrs
594	RQ199241	OCC_225	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-KANKANI (RS) CKT-1	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	02/Dec/2024	08:00	02/Dec/2024	18:00		PLANNED	Approved	02-Dec-24	17:00	02-Dec-24	23:00	May be given from 1700 Hrs
595	RQ199430	OCC_225	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2	RRVPNL	D	For Attending broken OPGW at section 107-118 & Replacement of Suspension B&S Disc Insulators with Silicon Rubber Housed Composite Insulators and other R&M works e.g.tightening of spacers	02/Dec/2024	08:00	06/Dec/2024	18:00		PLANNED	Approved	02-Dec-24	17:00	06-Dec-24	23:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/May be allowed from 17:00Hrs

596	RQ199084	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRS S XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-1	POWER GRID,NRSS XXIX	D	Rectification of S/D based defects of the line	25/Dec/2024	09:00	25/Dec/2024	18:00	Kindly approve	PLANNED	Approved	25-Dec-24	09:00	25-Dec-24	18:00	
597	RQ198603	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRS S XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-2	POWER GRID,NRSS XXIX	D	AMP Works	07/Dec/2024	09:00	07/Dec/2024	12:00	Kindly approve	PLANNED	Approved	07-Dec-24	09:00	07-Dec-24	12:00	
598	RQ199439	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_1(NH)-AMARGARH(NRS S XXIX) (NRSS XXIX) CKT-2	POWER GRID,NRSS XXIX	D	Rectification of S/D based defects of the line	05/Dec/2024	09:00	05/Dec/2024	16:00	Kindly approve	PLANNED	Approved	05-Dec-24	09:00	05-Dec-24	16:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NHPC consent/Subject to no
599	RQ198728	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-GURGAON (PG) CKT-1		D	Jumper Modification in LA	25/Dec/2024	09:00	25/Dec/2024	18:00		PLANNED	Approved	25-Dec-24	09:00	25-Dec-24	18:00	
600	RQ198815	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABAI(RS)-BHIWANI(PG) (NRSS36) CKT-2		D	Stringing of 765 kV D/C Khetri-Narela TL	18/Dec/2024	07:00	20/Dec/2024	19:00	37-38	PLANNED	Approved	18-Dec-24	07:00	20-Dec-24	19:00	
601	RQ198814	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABAI(RS)-BHIWANI(PG) (NRSS36) CKT-1		D	Stringing of 765 kV D/C Khetri-Narela TL	18/Dec/2024	07:00	20/Dec/2024	19:00	37-38	PLANNED	Approved	18-Dec-24	07:00	20-Dec-24	19:00	
602	RQ198742	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-2		C	Shifting of Line elements works before commissioning of Line Reactor	16/Dec/2024	09:00	23/Dec/2024	18:00		PLANNED	Approved	16-Dec-24	09:00	23-Dec-24	18:00	May be allowed subject real time grid condition/One circuit shutdown may be allowed at a time from both ends
603	RQ198709	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH (PG) (DTL) CKT-2		D	Line defect rectification work by Dadri TLM & AMP, Relay Testing & Scheme checking as per IOM CC-AM Protection/2024-25/13	09/Dec/2024	08:00	09/Dec/2024	18:00		PLANNED	Approved	09-Dec-24	08:00	09-Dec-24	18:00	
604	RQ198733	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-BHIWADI (PG) CKT-1		D	COE audit compliances in Relay	06/Dec/2024	09:00	06/Dec/2024	18:00		PLANNED	Approved	06-Dec-24	09:00	06-Dec-24	18:00	
605	RQ198708	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH (PG) (DTL) CKT-1		D	AMP, Relay Testing & Scheme checking as per IOM CC-AM Protection/2024-25/13	06/Dec/2024	08:00	06/Dec/2024	18:00		PLANNED	Approved	06-Dec-24	08:00	06-Dec-24	18:00	
606	RQ198732	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-2		D	COE audit compliances in Relay	05/Dec/2024	09:00	05/Dec/2024	18:00		PLANNED	Approved	05-Dec-24	09:00	05-Dec-24	18:00	
607	RQ198705	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABGARH (PG) CKT-2		D	Shutdown nature defects rectification by TLM & First time charging of line Reactor & scheme checking	05/Dec/2024	08:00	05/Dec/2024	20:00	400kv Mainpuri-Ballabgarh ckt 1 A/R is to be kept in Non-Auto Mode during SD of circuit #2	PLANNED	Approved	05-Dec-24	08:00	05-Dec-24	20:00	
608	RQ198811	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1		D	Stringing of 765 kV D/C Khetri-Narela TL	05/Dec/2024	07:00	07/Dec/2024	19:00	48-49	PLANNED	Approved	05-Dec-24	07:00	07-Dec-24	19:00	

609	RQ198731	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-1		D	COE audit compliances in Relay	04/Dec/2024	09:00	04/Dec/2024	18:00		PLANNED	Approved	04-Dec-24	09:00	04-Dec-24	18:00	
610	RQ198704	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-1		D	Shutdown nature defects rectification by TLM & First time charging of line Reactor & scheme checking	04/Dec/2024	08:00	04/Dec/2024	20:00	400kv Mainpuri-Ballabgarh ckt 2 A/R is to be kept in Non-Auto Mode during SD of circuit #1	PLANNED	Approved	04-Dec-24	08:00	04-Dec-24	20:00	
611	RQ198707	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH (PG) (DTL) CKT-2		D	Line defect rectification work by Dadri TLM & AMP, Relay Testing & Scheme checking as per IOM CC-AM Protection/2024-25/13	04/Dec/2024	08:00	04/Dec/2024	18:00		PLANNED	Approved	04-Dec-24	08:00	04-Dec-24	18:00	
612	RQ198843	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-1		D	For LBB testing of Tie Bay-414 (of ICT-1 & 400kV Bikaner 2 - Khetri line-1) with TBC Bay-205	03/Dec/2024	17:00	03/Dec/2024	23:00		PLANNED	Approved	03-Dec-24	17:00	03-Dec-24	23:00	May be given from 1700 Hrs
613	RQ198730	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1		D	COE audit compliances in Relay by Bhiwadi & For Relay Testing and CoE Audit Compliance at Kotputli Substation by Kotputli	03/Dec/2024	09:00	03/Dec/2024	18:00		PLANNED	Approved	03-Dec-24	09:00	03-Dec-24	18:00	
614	RQ198703	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH-MAHARANIBAGH (PG) CKT-1		D	Scheme checking as per IOM CC-AM Protection/2024-25/13	03/Dec/2024	08:00	03/Dec/2024	20:00		PLANNED	Approved	03-Dec-24	08:00	03-Dec-24	20:00	
615	RQ198729	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1		D	COE audit compliances in Relay	02/Dec/2024	09:00	02/Dec/2024	18:00		PLANNED	Approved	02-Dec-24	09:00	02-Dec-24	18:00	
616	RQ198702	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH(PG)-NAWADA(HV) (PG) CKT-1		D	Scheme checking as per IOM CC-AM Protection/2024-25/13	02/Dec/2024	08:00	02/Dec/2024	20:00		PLANNED	Approved	02-Dec-24	08:00	02-Dec-24	20:00	
617	RQ198706	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH (PG) (DTL) CKT-1		D	AMP, Relay Testing & Scheme checking as per IOM CC-AM Protection/2024-25/13	02/Dec/2024	08:00	02/Dec/2024	18:00		PLANNED	Approved	02-Dec-24	08:00	02-Dec-24	18:00	
618	RQ198351	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NUHIAWALI(HV)-FATEHABAD(PG) (HV) CKT-1	HVPNL	D	For AMP of Line equipments	24/Dec/2024	09:00	24/Dec/2024	18:00	Kindly approve	PLANNED	Approved	24-Dec-24	09:00	24-Dec-24	18:00	
619	RQ198305	OCC_225	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-NUHIAWALI(HV) (HV) CKT-1	HVPNL	D	Pre-winter Mtc. of line	20/Dec/2024	10:00	20/Dec/2024	17:00		PLANNED	Approved	20-Dec-24	10:00	20-Dec-24	17:00	
620	RQ198306	OCC_225	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NUHIAWALI(HV)-FATEHABAD(PG) (HV) CKT-1	HVPNL	D	Pre-winter Mtc. of line	19/Dec/2024	10:00	19/Dec/2024	17:00		PLANNED	Approved	19-Dec-24	10:00	19-Dec-24	17:00	
621	RQ198437	OCC_225	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	To attend the drone inspection observation.	12/Dec/2024	09:00	12/Dec/2024	18:00		PLANNED	Approved	12-Dec-24	09:00	12-Dec-24	18:00	

622	RQ198350	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-FATEHABAD(PG) (HV) CKT-1	HVPNL	D	For AMP of Line equipments	10/Dec/2024	09:00	10/Dec/2024	18:00	Kindly approve	PLANNED	Approved	10-Dec-24	09:00	10-Dec-24	18:00	
623	RQ198436	OCC_225	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	To set right the worn-out conductor	06/Dec/2024	09:00	06/Dec/2024	18:00		PLANNED	Approved	06-Dec-24	09:00	06-Dec-24	18:00	
624	RQ198596	OCC_225	jhajjar_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-2	HVPNL	D	Annual PM of Bay 16 & 17	05/Dec/2024	08:00	05/Dec/2024	18:00	Ckt-1 will be in service	PLANNED	Approved	05-Dec-24	08:00	05-Dec-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
625	RQ199477	OCC_225	jhajjar_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-2	HVPNL	D	Annual PM of Bay 16 & 17	04/Dec/2024	08:00	04/Dec/2024	18:00	ckt-1 will be in service	PLANNED	Approved	04-Dec-24	08:00	04-Dec-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
626	RQ198595	OCC_225	jhajjar_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-1	HVPNL	D	Annual PM of Bay 8 & 9	03/Dec/2024	08:00	03/Dec/2024	18:00	Ckt-2 will be in service	PLANNED	Approved	03-Dec-24	08:00	03-Dec-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
627	RQ198439	OCC_225	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-KABULPUR(HV) (HVPNL) CKT-2	HVPNL	C	for replacement of Y-phase CT at CLP end.	02/Dec/2024	09:00	04/Dec/2024	09:00		PLANNED	Approved	02-Dec-24	09:00	04-Dec-24	09:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/Subject to no
628	RQ199472	OCC_225	jhajjar_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-1	HVPNL	D	Annual PM of Bay 8 & 9	02/Dec/2024	08:00	02/Dec/2024	18:00	ckt-2 will be in service	PLANNED	Approved	02-Dec-24	08:00	02-Dec-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
629	RQ198629	OCC_225	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-1	JPL_HBPCL	D	Annual Maintenance	23/Dec/2024	09:00	30/Dec/2024	18:00	Checking & tightening of all bolt & nuts of hardware fittings, dead end jumpers, bundle spacers and terminal conductor of all three phases above waist level at tower no. 42-121.	PLANNED	Approved	23-Dec-24	09:00	30-Dec-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/Subject to no generation evacuation constraints/Jhakri consent
630	RQ198632	OCC_225	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-2	JPL_HBPCL	D	Safety Purpose for only Auto Re-Close OFF Both side from KW - NJ (Annual maintenance of NJ CKT-1)	23/Dec/2024	09:00	30/Dec/2024	18:00	Safety Purpose for only Auto Re-Close OFF Both side from KW - NJ (Annual maintenance	PLANNED	Approved	23-Dec-24	09:00	30-Dec-24	18:00	Non auto mode may be allowed

631	RQ198626	OCC_225	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASPA(JP)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-2	JPL,HBPCL	D	Annual Maintenance	16/Dec/2024	09:00	21/Dec/2024	18:00	Checking & tightening of all bolt & nuts of hardware fittings, dead end jumpers, bundle spacers and terminal conductor of all three phases above waist level at tower no. 01-41.	PLANNED	Approved	16-Dec-24	09:00	21-Dec-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/Subject to no generation evacuation constraints
632	RQ198627	OCC_225	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASPA(JP)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-1	JPL,HBPCL	D	Safety Purpose for only Auto Re-Close OFF Both side from Baspa - KW. (Annual maintenance of BP CKT-2)	16/Dec/2024	09:00	21/Dec/2024	18:00	Safety Purpose for only Auto Re-Close OFF Both side from Baspa - KW. (Annual maintenance	PLANNED	Approved	16-Dec-24	09:00	21-Dec-24	18:00	Non auto mode may be allowed
633	RQ198623	OCC_225	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASPA(JP)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-1	JPL,HBPCL	D	Annual Maintenance	11/Dec/2024	09:00	14/Dec/2024	18:00	Checking & tightening of all bolt & nuts of hardware fittings, dead end jumpers, bundle spacers and terminal conductor of all three phases above waist level at tower no. 01-41.	PLANNED	Approved	11-Dec-24	09:00	14-Dec-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/Subject to no generation evacuation constraints
634	RQ198624	OCC_225	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASPA(JP)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-2	JPL,HBPCL	D	Safety Purpose for only Auto Re-Close OFF Both side from Baspa - KW. (Annual maintenance of BP CKT-1)	11/Dec/2024	09:00	14/Dec/2024	18:00	Safety Purpose for only Auto Re-Close OFF Both side from Baspa - KW. (Annual maintenance	PLANNED	Approved	11-Dec-24	09:00	14-Dec-24	18:00	Non auto mode may be allowed
635	RQ199489	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-UNCHAHAR(NTB) (PUTL) CKT-1	PUTL	C	Diversion work of 400KV Unchahar-Fatehpur #1 line for NHAI Raebareli-Prayagraj road crossing	21/Dec/2024	08:00	30/Dec/2024	18:00		PLANNED	Approved	21-Dec-24	08:00	30-Dec-24	18:00	May be allowed subject to NTPC consent/maximum two ckt shutdown at a time may be allowed at Unchahar end
636	RQ199490	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-UNCHAHAR(NTB) (PUTL) CKT-2	PUTL	C	Diversion work of 400KV Unchahar-Fatehpur #2 line for NHAI Raebareli-Prayagraj road crossing	21/Dec/2024	08:00	30/Dec/2024	18:00		PLANNED	Approved	21-Dec-24	08:00	30-Dec-24	18:00	May be allowed subject to NTPC consent/maximum two ckt shutdown at a time may be allowed at Unchahar end

637	RQ198338	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-UNNAO (UP) CKT-1	UPPTCL	D	For straining of conductor for Construction of 765kV S/C (Quad) Mainpuri - Bara Ckt-1 Transmission Line, 765kV S/C (Quad) Mainpuri - Unnao Transmission Line & 400kV D/C (Quad) Tanda - Gonda Transmission Line.	20/Dec/2024	09:00	30/Dec/2024	18:00		PLANNED	Approved	20-Dec-24	09:00	30-Dec-24	18:00	
638	RQ198458	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH-AZAMGARH (UP) CKT-1	UPPTCL	C	* PLCC commissioning of 400kV Azamgarh-Sarnath Line at 400kV S/S Azamgarh.	20/Dec/2024	09:00	21/Dec/2024	17:00		PLANNED	Approved	20-Dec-24	09:00	21-Dec-24	17:00	
639	RQ198494	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-MATHURA (UP) CKT-1	UPPTCL	D	For Jumper Tightening <(&<-> Defective Polymer replacement Work	17/Dec/2024	10:00	19/Dec/2024	18:00		PLANNED	Approved	17-Dec-24	10:00	19-Dec-24	18:00	
640	RQ198461	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AZAMGARH-MAU (UP) CKT-1	UPPTCL	C	Replacement of Main-II relay facia of Neumerical Distance protection >X Relay and Relay Configuration in Main-I and Main-II	17/Dec/2024	09:00	18/Dec/2024	07:00		PLANNED	Approved	17-Dec-24	09:00	18-Dec-24	07:00	May be allowed subject real time grid condition/One circuit shutdown may be allowed at a time from both ends
641	RQ199306	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)-MAU(UP) (UP) CKT-1	UPPTCL	C	Isolator overhauling and re earthing of all equipments	17/Dec/2024	09:00	19/Dec/2024	17:00		PLANNED	Approved	17-Dec-24	09:00	19-Dec-24	17:00	May be given subject to real time grid conditions/No other shutdown in Anpara complex
642	RQ198456	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI-PANKI TPS (UP) CKT-2	UPPTCL	D	SHUTDOWN OF 400KV PANKI -PTPS-II LINE FOR PROTECTION TESTING AND BAY >X MAINTENANCE	16/Dec/2024	10:00	17/Dec/2024	17:00		PLANNED	Approved	16-Dec-24	10:00	17-Dec-24	17:00	
643	RQ199318	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-SHAMLI (UP) CKT-1	UPPTCL	C	For Lilo of line at THDC power plant Khurja	15/Dec/2024	09:00	19/Dec/2024	18:00		PLANNED	Approved	15-Dec-24	09:00	19-Dec-24	18:00	May be allowed subject real time grid condition/One circuit shutdown may be
644	RQ198399	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-SHAMLI (UP) CKT-1	UPPTCL	D	LILO of line at THDC power Plant Khurja as per request from EE ETD Khurja	15/Dec/2024	08:00	19/Dec/2024	18:00		PLANNED	Approved	15-Dec-24	08:00	19-Dec-24	18:00	
645	RQ199056	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-2	UPPTCL	C	For preventive maintenance work, no supply disturb, supply maintain by >X 400 kv Bly Unnao cktr II.	13/Dec/2024	08:00	13/Dec/2024	17:00		PLANNED	Approved	13-Dec-24	08:00	13-Dec-24	17:00	
646	RQ198348	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-2	UPPTCL	D	For preventive maintainance. No supply affected, maintained through 400KV Bareilly-Unnao Ckt-I	13/Dec/2024	08:00	13/Dec/2024	17:00		PLANNED	Approved	13-Dec-24	08:00	13-Dec-24	17:00	
647	RQ198364	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEJA TPS(MUN)-REWA ROAD(UP) (UP) CKT-1	UPPTCL	D	MAINTAINANCE AND TESTING OF CT,ISOLATOR,RELAYS ETC.	12/Dec/2024	09:00	14/Dec/2024	18:00		PLANNED	Approved	12-Dec-24	09:00	14-Dec-24	18:00	

648	RQ199055	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-1	UPPTCL	C	For preventive maintenance work, No supply disturb supply maintain from 400 Bly Unnao I	12/Dec/2024	08:00	12/Dec/2024	17:00		PLANNED	Approved	12-Dec-24	08:00	12-Dec-24	17:00	
649	RQ198347	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-1	UPPTCL	D	Preventive Maintenance works. No supply affected, maintained through 400KV Bareilly-Unnao Ckt-II	12/Dec/2024	08:00	12/Dec/2024	17:00		PLANNED	Approved	12-Dec-24	08:00	12-Dec-24	17:00	
650	RQ198505	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI-ALIGARH (UP) CKT-1	UPPTCL	D	shutdown of 400KV PANKI-ALIGARH LINE FOR PROTECTION TESTING AND BAY >X MAINTENANCE	11/Dec/2024	10:00	12/Dec/2024	17:00		PLANNED	Approved	11-Dec-24	10:00	12-Dec-24	17:00	
651	RQ198475	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BANDA-ORAI (UP) CKT-2	UPPTCL	D	SHUTDOWN WILL BE TAKEN FOR ROUTINE MAINTENANCE WORK(JUMPER TIGHTENING >X=,DISC INSULATOR CLEANING,SET RIGHT CC RINGS/SPACER DA	11/Dec/2024	09:00	20/Dec/2024	18:00		PLANNED	Approved	11-Dec-24	09:00	20-Dec-24	18:00	
652	RQ198495	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-MATHURA (UP) CKT-2	UPPTCL	D	For Jumper Tightening <(>&< Defective Polymer replacement Work	10/Dec/2024	10:00	12/Dec/2024	18:00		PLANNED	Approved	10-Dec-24	10:00	12-Dec-24	18:00	
653	RQ198971	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-SULTANPUR(UP) (UP) CKT-1	UPPTCL	C	Preventive Maintenance of Bay at 400KV S/S Sultanpur.	10/Dec/2024	10:00	10/Dec/2024	16:00		PLANNED	Approved	10-Dec-24	10:00	10-Dec-24	16:00	
654	RQ198339	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI-ALIGARH (UP) CKT-1	UPPTCL	D	For straining of conductor for Construction of 765kV S/C (Quad) Mainpuri - Bara Ckt-1 Transmission Line, 765kV S/C (Quad) Mainpuri - Unnao Transmission Line & 400kV D/C (Quad) Tanda - Gonda Transmission Line.	10/Dec/2024	09:00	11/Dec/2024	18:00		PLANNED	Approved	10-Dec-24	09:00	11-Dec-24	18:00	
655	RQ198462	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AZAMGARH-GORAKHPUR (UP) CKT-1	UPPTCL	C	Routine testing and Bay Maintenance Works of 400kv Azamgarh-Gorakhpur >X Line	10/Dec/2024	09:00	10/Dec/2024	17:00		PLANNED	Approved	10-Dec-24	09:00	10-Dec-24	17:00	
656	RQ199307	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AZAMGARH-MAU (UP) CKT-1	UPPTCL	C	Isolator overhauling and re earthing of all equipments	10/Dec/2024	09:00	12/Dec/2024	17:00		PLANNED	Approved					Clubbed with 640
657	RQ198363	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARA(UP)-MEJA TPS(MUN) (UP) CKT-2	UPPTCL	D	MAINTAINANCE AND TESTING OF CT,ISOLATOR,RELAYS ETC.	09/Dec/2024	09:00	11/Dec/2024	18:00		PLANNED	Approved	09-Dec-24	09:00	11-Dec-24	18:00	

658	RQ199204	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NOIDA SEC 148-NOIDA SEC 123 (UP) CKT-1	UPPTCL	C	DUE TO SHUTDOWN OF BOTH 400KV BUS THE 400KV LINE WILL REMAIN UNDER SHUTDOWN	09/Dec/2024	08:00	14/Dec/2024	18:00	DURING THE SHUTDOWN PERIOD THE 400KV SEC-123 NOIDA WILL GET THE POWER FROM 400KV INDIRAPURAM WUPPTCL AND 400KV AHTAUR WUPPTCL SUBSTATIONS.	PLANNED	Approved	09-Dec-24	08:00	14-Dec-24	18:00	may be allowed subject to load to be managed by UP at Noida Sec 148
659	RQ199205	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NOIDA SEC 148-NOIDA SEC 123 (UP) CKT-2	UPPTCL	C	DUE TO SHUTDOWN OF BOTH 400KV BUS THE 400KV LINE WILL REMAIN UNDER SHUTDOWN	09/Dec/2024	08:00	14/Dec/2024	18:00	THIS LINE IS UNDER SHUTDOWN SINCE MARCH-2023 AND HENCE NOT FEEDING THE DESIRED TO 400KV SEC-123 NOIDA SUBSTATION.	PLANNED	Approved	09-Dec-24	08:00	14-Dec-24	18:00	
660	RQ198343	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HARDUAGANJ - SIKANDRABAD (UP) CKT-1	UPPTCL	D	For testing of CBs, CTs and Bays maintenance	09/Dec/2024	08:00	11/Dec/2024	18:00		PLANNED	Approved	09-Dec-24	08:00	11-Dec-24	18:00	
661	RQ199341	OCC_225	sldcup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA_2(UPC)-NOIDA SEC 148 (UP) CKT-1	UPPTCL	C	DUE TO BUS-1&2 SHUTDOWN	09/Dec/2024	08:00	14/Dec/2024	18:00		PLANNED	Approved	09-Dec-24	08:00	14-Dec-24	18:00	may be allowed subject to load to be managed by UP at Noida Sec 148
662	RQ198519	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUZAFFARNAGA R-ATAUR (UP) CKT-1	UPPTCL	C	FOR REPAIRING AND ROUTINE MAINTENANCE OF 400KV PANTOGRAPH ISOLATOR UNDER >X 400KV A BUS AND 400KV C BUS	08/Dec/2024	10:00	08/Dec/2024	16:00		PLANNED	Approved	08-Dec-24	10:00	08-Dec-24	16:00	
663	RQ198972	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_B-SULTANPUR (UP) CKT-1	UPPTCL	C	Preventive Maintenance of Bay at 400KV S/S Sultanpur.	07/Dec/2024	10:00	07/Dec/2024	16:00		PLANNED	Approved	07-Dec-24	10:00	07-Dec-24	16:00	
664	RQ198959	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-BASTI(UP) (UP) CKT-2	UPPTCL	C	Shutdown required for routine testing and maintenance work	06/Dec/2024	10:00	06/Dec/2024	18:00		PLANNED	Approved	06-Dec-24	10:00	06-Dec-24	18:00	
665	RQ198487	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUZAFFARNAGA R-ATAUR (UP) CKT-1	UPPTCL	D	* shut down has been applied for jumper tightening, lopping chopping of >X tree branches,removing bird nest and other m	06/Dec/2024	09:00	07/Dec/2024	17:00		PLANNED	Approved	06-Dec-24	09:00	07-Dec-24	17:00	
666	RQ198958	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-BASTI(UP) (UP) CKT-1	UPPTCL	C	Shutdown required for routine testing and maintenance work	05/Dec/2024	10:00	05/Dec/2024	18:00		PLANNED	Approved	05-Dec-24	10:00	05-Dec-24	18:00	
667	RQ198362	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARA(UP)-MEJATPS(MUN) (UP) CKT-1	UPPTCL	D	MAINTAINANCE AND TESTING OF CT,ISOLATOR,RELAYS ETC.	05/Dec/2024	09:00	07/Dec/2024	18:00		PLANNED	Approved	05-Dec-24	09:00	07-Dec-24	18:00	

668	RQ198325	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_B-SULTANPUR (UP) CKT-1	UPPTCL	D	jumper tightening, disc cleaning and maintenance work	05/Dec/2024	08:00	11/Dec/2024	16:00		PLANNED	Approved	05-Dec-24	08:00	11-Dec-24	16:00	
669	RQ198344	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HARDUAGANJ - ALIGARH (UP) CKT-1	UPPTCL	D	For testing of CBS, CTs and Bays maintenance	05/Dec/2024	08:00	07/Dec/2024	18:00		PLANNED	Approved	05-Dec-24	08:00	07-Dec-24	18:00	
670	RQ198402	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARA(UP)-MEJA TPS(MUN) (UP) CKT-2	UPPTCL	D	Power Evacuation will be available through 400KV CKT-1 & 765KV CKT-2	05/Dec/2024	06:00	05/Dec/2024	12:00		PLANNED	Approved	05-Dec-24	06:00	05-Dec-24	12:00	
671	RQ198474	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BANDA-ORAI (UP) CKT-1	UPPTCL	D	SHUTDOWN WILL BE TAKEN FOR ROUTINE MAINTENANCE WORK	02/Dec/2024	09:00	10/Dec/2024	18:00		PLANNED	Approved	02-Dec-24	09:00	10-Dec-24	18:00	
672	RQ198401	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARA(UP)-MEJA TPS(MUN) (UP) CKT-2	UPPTCL	D	Power Evacuation will be available through 400KV CKT-1 & 765KV CKT-2	02/Dec/2024	06:00	02/Dec/2024	12:00		PLANNED	Approved	02-Dec-24	06:00	02-Dec-24	12:00	
673	RQ198488	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-MURADNAGAR_1 (UP) CKT-1	UPPTCL	D	jumper tightening, polymer cleaning, looping chopping and other >X preventive maintenance	01/Dec/2024	08:00	03/Dec/2024	17:00		PLANNED	Approved	01-Dec-24	08:00	03-Dec-24	17:00	
674	RQ199342	OCC_225	slcup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA_2(UPC)-NOIDA SEC 148 (UP) CKT-2	UPPTCL	C	DUE TO BUS-1&2 SHUTDOWN	01/Dec/2024	08:00	31/Dec/2024	18:00		PLANNED	Approved	09-Dec-24	08:00	14-Dec-24	18:00	
675	RQ198360	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUZAFFARNAGAR-ATAUR (UP) CKT-1	UPPTCL	C	Diversion work of 400 kV Muzaffargar- Ataur line and 400 kV muzaffarnagar-roorkee line infringing to NH-709 AD	01/Dec/2024	07:00	15/Dec/2024	18:00		PLANNED	Approved	01-Dec-24	07:00	15-Dec-24	18:00	Shutdown may be allowed subject to real time grid condition/ 400KV Muzaffarnagarh-Meerut line must remain in service for evacuation of generation at Vishnuprayag & Alaknanda
676	RQ199223	OCC_225	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-1	POWER GRID,DTL	D	for line CVT testing and other PMS works	20/Dec/2024	08:00	20/Dec/2024	12:00		PLANNED	Approved	20-Dec-24	08:00	20-Dec-24	12:00	
677	RQ198526	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MALERKOTLA(PG) (SEKURA) CKT-2	SEKURA	D	FOR AMP WORKS OF LINE EQUIPMENTS	19/Dec/2024	10:00	19/Dec/2024	18:00	Kindly approve	PLANNED	Approved	19-Dec-24	10:00	19-Dec-24	18:00	
678	RQ198525	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MALERKOTLA(PG) (SEKURA) CKT-1	SEKURA	D	FOR AMP WORKS OF LINE EQUIPMENTS	18/Dec/2024	10:00	18/Dec/2024	18:00	Kindly approve	PLANNED	Approved	18-Dec-24	10:00	18-Dec-24	18:00	
679	RQ198471	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO(UP)-JEHTA_HARDOI ROAD (UP) (PG) CKT-2	POWER GRID,UP PTCL	C	Shutdown of 400 kV Jehta-Unnao Line 2 for annual routine testing work	19/Dec/2024	10:00	19/Dec/2024	17:00		PLANNED	Approved	19-Dec-24	10:00	19-Dec-24	17:00	
680	RQ198470	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO(UP)-JEHTA_HARDOI ROAD (UP) (PG) CKT-1	POWER GRID,UP PTCL	C	Shutdown of 400 kV Jehta-Unnao Line 1 for annual routine testing work.	18/Dec/2024	10:00	18/Dec/2024	17:00		PLANNED	Approved	18-Dec-24	10:00	18-Dec-24	17:00	
681	RQ198473	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-JEHTA_HARDOI ROAD (UP) (PG) CKT-2	POWER GRID,UP PTCL	C	Shutdown of 400 kV Jehta-PGCIL Line 2 for annual routine testing work.	17/Dec/2024	10:00	17/Dec/2024	17:00		PLANNED	Approved	17-Dec-24	10:00	17-Dec-24	17:00	

682	RQ198472	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-JEHTA_HARDOI ROAD (UP) (PG) CKT-1	POWER GRID,UP PTCL	C	Shutdown of 400 kv Jehta-PGCIL Line 1 for annual routine testing work.	16/Dec/2024	10:00	16/Dec/2024	17:00		PLANNED	Approved	16-Dec-24	10:00	16-Dec-24	17:00	
683	RQ198496	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-GR.NOIDA(UPC) (PG) CKT-1	POWER GRID,UP PTCL	C	Maintenance work will be done of 400 kv dadri Line of during this >X shutdown period.	14/Dec/2024	11:00	14/Dec/2024	15:00		PLANNED	Approved	14-Dec-24	11:00	14-Dec-24	15:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC consent
684	RQ199304	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAU(UP)-RASRA (UP) (PG) CKT-1	POWER GRID,UP PTCL	C	CT tan delta testing and other maintenance work	08/Dec/2024	09:00	08/Dec/2024	17:00		PLANNED	Approved	08-Dec-24	09:00	08-Dec-24	17:00	
685	RQ198490	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-GR.NOIDA(UPC) (PG) CKT-1	POWER GRID,UP PTCL	C	Tan Delta testing of CTs of 400 kv Nawada line will be done during this >X shutdown period.	05/Dec/2024	10:30	05/Dec/2024	16:00		PLANNED	Approved					clubbed with 683
686	RQ198961	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-2	POWER GRID,UP PTCL	D	SHUTDOWN IS REQUIRED TO CHECK WIRING OF LBB AND TESTING OF LBB >X OPERATION. THIS SHUTDOWN IS AVAILED TO FIND THE CAUSE OF TR	03/Dec/2024	10:00	04/Dec/2024	18:00		PLANNED	Approved	03-Dec-24	10:00	04-Dec-24	18:00	
687	RQ198963	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-BASTI(UP) (PG) CKT-2	POWER GRID,UP PTCL	D	SHUTDOWN IS REQUIRED TO CHECK WIRING OF LBB AND TESTING OF LBB >X OPERATION. THIS SHUTDOWN IS AVAILED TO FIND THE CAUSE OF TR	02/Dec/2024	10:00	03/Dec/2024	18:00		PLANNED	Approved	02-Dec-24	10:00	03-Dec-24	18:00	
688	RQ198528	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-KALA AMB(PKTL) (JPL) CKT-2	PKATL,J PL	D	AMP Of line equipments	19/Dec/2024	09:00	19/Dec/2024	15:00		PLANNED	Approved	19-Dec-24	09:00	19-Dec-24	15:00	
689	RQ198527	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-KALA AMB(PKTL) (JPL) CKT-1	PKATL,J PL	D	AMP Of line equipments	17/Dec/2024	09:00	17/Dec/2024	15:00		PLANNED	Approved	17-Dec-24	09:00	17-Dec-24	15:00	
690	RQ198308	OCC_225	phtl_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-KALA AMB(PKTL) (JPL) CKT-2	PKATL,J PL	D	For cleaning of Disc Insulators	04/Dec/2024	10:00	04/Dec/2024	18:00	For cleaning of Disc Insulators	PLANNED	Approved	04-Dec-24	10:00	04-Dec-24	18:00	
691	RQ198307	OCC_225	phtl_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-KALA AMB(PKTL) (JPL) CKT-1	PKATL,J PL	D	For cleaning of Porcelain Disc Insulators	03/Dec/2024	10:00	03/Dec/2024	18:00	or cleaning of Porcelain Disc Insulators	PLANNED	Approved	03-Dec-24	10:00	03-Dec-24	18:00	
692	RQ198324	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SULTANPUR(UP)-MOHANALGANJ (PGYTL) (PGYTL) CKT-1	UPPTCL, PGYTL	D	jumper tightening, disc cleaning, refixing of dislocated vibration dampers	19/Dec/2024	09:00	30/Dec/2024	17:30		PLANNED	Approved	19-Dec-24	09:00	30-Dec-24	17:30	

693	RQ198529	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SULTANPUR(UP)-MOHANLALGANJ (PGYTL) (PGYTL) CKT-1	UPPTCL, PGYTL	C	Preventive Maintenance of Bay at 400KV S/S Sultanpur	12/Dec/2024	10:00	12/Dec/2024	16:00		PLANNED	Approved	12-Dec-24	10:00	12-Dec-24	16:00	
694	RQ198336	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS(PG) - GHATAMPUR_TP S(UP) (GTL) CKT-1	GTL	D	For straining of conductor for Construction of 765kV S/C (Quad) Mainpuri - Bara Ckt-1 Transmission Line, 765kV S/C (Quad) Mainpuri - Unnao Transmission Line & 400kV D/C (Quad) Tanda - Gonda Transmission Line.	16/Dec/2024	09:00	18/Dec/2024	18:00		PLANNED	Approved	16-Dec-24	09:00	18-Dec-24	18:00	
695	RQ198337	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS(PG) - GHATAMPUR_TP S(UP) (GTL) CKT-2	GTL	D	For straining of conductor forConstruction of 765kV S/C (Quad) Mainpuri - Bara Ckt-1 Transmission Line, 765kV S/C (Quad) Mainpuri - Unnao Transmission Line & 400kV D/C (Quad) Tanda - Gonda Transmission Line.	16/Dec/2024	09:00	18/Dec/2024	18:00		PLANNED	Approved	16-Dec-24	09:00	18-Dec-24	18:00	
696	RQ199269	OCC_225	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANCHKULA(PG)-PANIPAT(BB) (PG) CKT-1	POWER GRID,BB MB	D	Pre foggy mtc. Of line	10/Dec/2024	08:00	10/Dec/2024	18:00		PLANNED	Approved	10-Dec-24	08:00	10-Dec-24	18:00	
697	RQ199267	OCC_225	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-RAJPURA(PS) (PG) CKT-1	POWER GRID,BB MB	D	Pre foggy mtc. Of line	03/Dec/2024	08:00	03/Dec/2024	18:00		PLANNED	Approved	03-Dec-24	08:00	03-Dec-24	18:00	
698	RQ199080	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH(PG)-BAGLIHAR(JK) (JKSPDCL) CKT-1	POWER GRID,JK SPDCL	D	Rectification of S/D based defects of the line	08/Dec/2024	09:00	09/Dec/2024	18:00	Kindly approve	PLANNED	Approved	08-Dec-24	09:00	09-Dec-24	18:00	
699	RQ198518	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-MUZAFFARNAGAR(UP) (PTCUL) CKT-1	PTCUL	C	FOR REPAIRING OF PANTOGRAPH ISOLATOR UNDER 400KV A BUS/ROUTINE >X MAINTENANCE OF PANTOGRAPH(UNDER A BUS AND C BUS)	07/Dec/2024	10:00	07/Dec/2024	16:00		PLANNED	Approved	07-Dec-24	10:00	07-Dec-24	16:00	
700	RQ199218	OCC_225	slcuk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-MUZAFFARNAGAR(UP) (PTCUL) CKT-1	PTCUL	D	Replacement of insulators.	02/Dec/2024	08:00	03/Dec/2024	17:00		PLANNED	Approved	02-Dec-24	08:00	03-Dec-24	17:00	
701	RQ198359	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-MUZAFFARNAGAR(UP) (PTCUL) CKT-1	PTCUL	C	Diversion work of 400 kV Muzaffarnagar- Ataur line and 400 kV muzaffarnagar-roorkee line infringing to NH-709 AD	01/Dec/2024	07:00	15/Dec/2024	18:00		PLANNED	Approved	01-Dec-24	07:00	15-Dec-24	18:00	Shutdown may be allowed subject to real time grid condition/ 400KV Muzaffarnagarh-Meerut line must remain in service for evacuation of generation at Vishnuprayag & Alaknanda

702	RQ198409	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROPAR(PSTCL)-LUDHIANA(PG) (PKTCL) CKT-1	PKTCL	D	For AMP of Line equipments	07/Dec/2024	09:00	07/Dec/2024	13:00	Kindly approve	PLANNED	Approved	07-Dec-24	09:00	07-Dec-24	13:00	
703	RQ198415	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-LUDHIANA(PG) (PKTCL) CKT-1	PKTCL	D	For AMP of Line equipments	06/Dec/2024	09:00	06/Dec/2024	13:00	Kindly approve	PLANNED	Approved	06-Dec-24	09:00	06-Dec-24	13:00	
704	RQ199507	OCC_225	jhajar_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-1	APCPL	D	Changing Insulator at T/L 178	06/Dec/2024	08:00	06/Dec/2024	18:00	Line-2 will be in service	PLANNED	Approved	06-Dec-24	08:00	06-Dec-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
705	RQ199136	OCC_225	slcds_sd	BUS	400KV BUS 2 AT RAMGARH(RS)	RRVPNL	D	Quarterly Maintenance	30/Dec/2024	16:00	30/Dec/2024	23:00		PLANNED	Approved	30-Dec-24	16:00	30-Dec-24	23:00	
706	RQ199135	OCC_225	slcds_sd	BUS	400KV BUS 1 AT RAMGARH(RS)	RRVPNL	D	Quarterly Maintenance	26/Dec/2024	16:00	26/Dec/2024	23:00		PLANNED	Approved	26-Dec-24	16:00	26-Dec-24	23:00	
707	RQ199138	OCC_225	slcds_sd	BUS	400KV BUS 2KANKANI(RS)	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	23/Dec/2024	08:00	23/Dec/2024	18:00		PLANNED	Approved	23-Dec-24	17:00	23-Dec-24	23:00	May be given from 1700 Hrs
708	RQ199137	OCC_225	slcds_sd	BUS	400KV BUS 1KANKANI(RS)	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	20/Dec/2024	08:00	20/Dec/2024	18:00		PLANNED	Approved	20-Dec-24	17:00	20-Dec-24	23:00	May be given from 1700 Hrs
709	RQ199344	OCC_225	slcds_sd	BUS	400KV BUS 2 AT BARMER(RS)	RRVPNL	D	Maintenance along with testing of Bay equipments	09/Dec/2024	08:00	09/Dec/2024	18:00		PLANNED	Approved	09-Dec-24	08:00	09-Dec-24	18:00	
710	RQ199343	OCC_225	slcds_sd	BUS	400KV BUS 1 AT BARMER(RS)	RRVPNL	D	Maintenance along with testing of Bay equipments	06/Dec/2024	08:00	06/Dec/2024	18:00		PLANNED	Approved	06-Dec-24	08:00	06-Dec-24	18:00	
711	RQ199133	OCC_225	slcds_sd	BUS	400KV BUS 2 AT ANTA(RS)	RRVPNL	D	Yearly Maintenance work (Shutdown required in day hours from 09:00 Hrs. to 18:00 Hrs.)	04/Dec/2024	08:00	04/Dec/2024	18:00		PLANNED	Approved	04-Dec-24	17:00	04-Dec-24	23:00	May be given subject to real time grid conditions/May be allowed from 17:00Hrs
712	RQ199132	OCC_225	slcds_sd	BUS	400KV BUS 1 AT ANTA(RS)	RRVPNL	D	Yearly Maintenance work (Shutdown required in day hours from 09:00 Hrs. to 18:00 Hrs.)	03/Dec/2024	08:00	03/Dec/2024	18:00		PLANNED	Approved	03-Dec-24	17:00	03-Dec-24	23:00	May be given subject to real time grid conditions/May be allowed from 17:00Hrs
713	RQ199440	OCC_225	slcds_sd	BUS	400KV BUS 2 AT JODHPUR(RS)	RRVPNL	D	Jack bus Dropper work of Reactor isolator and testing work OF 400KV 125MVAR REACTOR and New element charging.	01/Dec/2024	08:00	02/Dec/2024	18:00		PLANNED	Approved	01-Dec-24	17:00	02-Dec-24	23:00	May be given from 1700 Hrs
714	RQ198856	OCC_225	cpcc1_sd	BUS	400KV BUS 2 AT BHINMAL(PG)		D	AMP	30/Dec/2024	09:00	30/Dec/2024	18:00		PLANNED	Approved	30-Dec-24	09:00	30-Dec-24	18:00	
715	RQ198855	OCC_225	cpcc1_sd	BUS	400KV BUS 1 AT BHINMAL(PG)		D	AMP	26/Dec/2024	09:00	26/Dec/2024	18:00		PLANNED	Approved	26-Dec-24	09:00	26-Dec-24	18:00	
716	RQ198928	OCC_225	cpcc1_sd	BUS	400 KV BIKANER_2 (PBTL) - BUS 2		D	Bus Extension Work	06/Dec/2024	17:00	10/Dec/2024	23:00		PLANNED	Approved	06-Dec-24	17:00	10-Dec-24	23:00	May be given from 1700 Hrs
717	RQ198879	OCC_225	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 2		D	For erection work of bay extension of 400kv/220kv ICT 11 Dia at Fatehgarh 2 RS INFRA	05/Dec/2024	14:00	12/Dec/2024	23:59		PLANNED	Approved	05-Dec-24	17:00	12-Dec-24	23:59	May be given from 1700 Hrs
718	RQ198924	OCC_225	cpcc1_sd	BUS	400 KV BHIWANI(PG) - BUS 4		D	AMP of Busbar isolators, Tightening of jumpers, droppers, spacers & terminal connectors	04/Dec/2024	08:30	04/Dec/2024	18:00		PLANNED	Approved	04-Dec-24	08:30	04-Dec-24	18:00	

719	RQ198923	OCC_225	cpcc1_sd	BUS	400 KV BHIWANI(PG) - BUS 3		D	AMP of Busbar isolators, Tightening of jumpers, droppers, spacers & terminal connectors	03/Dec/2024	08:30	03/Dec/2024	18:00		PLANNED	Approved	03-Dec-24	08:30	03-Dec-24	18:00	
720	RQ198922	OCC_225	cpcc1_sd	BUS	400 KV BHIWANI(PG) - BUS 2		D	AMP of Busbar isolators, Tightening of jumpers, droppers, spacers & terminal connectors	02/Dec/2024	08:30	02/Dec/2024	18:00		PLANNED	Approved	02-Dec-24	08:30	02-Dec-24	18:00	
721	RQ198927	OCC_225	cpcc1_sd	BUS	400 KV BIKANER_2 (PBTSL) - BUS 1		D	Bus Extension Work	01/Dec/2024	17:00	05/Dec/2024	23:00		PLANNED	Approved	01-Dec-24	17:00	05-Dec-24	23:00	May be given from 1700 Hrs
722	RQ198878	OCC_225	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 1		D	For erection work of bay extension of 400kv/220kv ICT 11 Dia at Fatehgarh 2 RS INFRA	01/Dec/2024	14:00	07/Dec/2024	23:59		PLANNED	Approved	01-Dec-24	17:00	07-Dec-24	23:59	May be given from 1700 Hrs
723	RQ198210	OCC_225	slcpcs_sd	BUS	400KV BUS 1 AT NAKODAR(PSG)	PSPCL	D	Periodic Maintenance	24/Dec/2024	08:00	24/Dec/2024	18:00		PLANNED	Approved	24-Dec-24	08:00	24-Dec-24	18:00	
724	RQ198208	OCC_225	slcpcs_sd	BUS	400KV BUS 2 AT NAKODAR(PSG)	PSPCL	D	Periodic Maintenance	10/Dec/2024	08:00	10/Dec/2024	18:00		PLANNED	Approved	10-Dec-24	08:00	10-Dec-24	18:00	
725	RQ199072	OCC_225	stuup_sd	BUS	400KV BUS 1 AT PANKI(UP)	UPPTCL	C	SHUTDOWN OF 400KV A BUS FOR STRINGING OF 220KV JACK BUS TWIN MOOSE >X CONDUCTOR OF 315MVA ICT-II	22/Dec/2024	10:00	23/Dec/2024	17:00		PLANNED	Approved	22-Dec-24	10:00	23-Dec-24	17:00	May be allowed subject to real time grid condition/All other elements must be connected with other bus
726	RQ199071	OCC_225	stuup_sd	BUS	400KV BUS 1 AT PANKI(UP)	UPPTCL	C	SHUTDOWN OF 400KV A BUS FOR STRINGING OF 220KV JACK BUS TWIN MOOSE >X CONDUCTOR OF 500MVA ICT-I	16/Dec/2024	10:00	17/Dec/2024	17:00		PLANNED	Approved	16-Dec-24	10:00	17-Dec-24	17:00	May be allowed subject to real time grid condition/All other elements must be connected with other bus
727	RQ198391	OCC_225	stuup_sd	BUS	400 KV RAMPUR_PRSTL (UP) - BUS 2	UPPTCL	C	SF6 GD BODY REPLACEMENT	14/Dec/2024	09:00	21/Dec/2024	17:30		PLANNED	Approved	14-Dec-24	09:00	21-Dec-24	17:30	All other elements must be connected with Other Bus
728	RQ199068	OCC_225	stuup_sd	BUS	400KV BUS 2 AT MATHURA(UP)	UPPTCL	D	Annual maintenance and other works	12/Dec/2024	09:00	13/Dec/2024	20:00		PLANNED	Approved	12-Dec-24	09:00	13-Dec-24	20:00	

729	RQ199217	OCC_225	stuup_sd	BUS	400KV BUS 2 AT NOIDA SEC 148(UP)	UPPTCL	C	FOR THE DISMANTLING, REPLACING, INSTALLATION, TESTING COMMISSIONING OF EARTH SWITCH OF 400KV LINE FEEDER BAY NO.402	09/Dec/2024	10:00	14/Dec/2024	22:00	SHUTDOWN IS REQUIRED FOR THE EARTH SWITCH REPLACEMENT WHICH IS NON- OPERATIONAL SINCE MARCH-2023. DUE TO THIS 1 NO. 400KV CKT-2 FROM 400KV SEC-148 TO 400 SEC-123 NOIDA IS UNDER BREAKDOWN SINCE MARCH 2023. THE BUS GAS WILL BE EVACUATED HENCE THE BUS DISCHARGING	PLANNED	Approved	09-Dec-24	10:00	14-Dec-24	22:00	
730	RQ199216	OCC_225	stuup_sd	BUS	400KV BUS 1 AT NOIDA SEC 148(UP)	UPPTCL	C	FOR THE DISMANTLING, REPLACING, INSTALLATION, TESTING COMMISSIONING OF EARTH SWITCH OF 400KV LINE FEEDER BAY NO.402	09/Dec/2024	10:00	14/Dec/2024	22:00	SHUTDOWN IS REQUIRED FOR THE EARTH SWITCH REPLACEMENT WHICH IS NON- OPERATIONAL SINCE MARCH-2023. DUE TO THIS 1 NO. 400KV CKT-2 FROM 400KV SEC-148 TO 400 SEC-123 NOIDA IS UNDER BREAKDOWN SINCE MARCH 2023. THE BUS GAS WILL BE EVACUATED HENCE THE BUS DISCHARGING	PLANNED	Approved	09-Dec-24	10:00	14-Dec-24	22:00	may be allowed subject to load to be managed by UP at Noida Sec 148
731	RQ199067	OCC_225	stuup_sd	BUS	400KV BUS 1 AT MATHURA(UP)	UPPTCL	D	Annual maintenance and other works	09/Dec/2024	09:00	10/Dec/2024	20:00		PLANNED	Approved	09-Dec-24	09:00	10-Dec-24	20:00	
732	RQ199079	OCC_225	stuup_sd	BUS	400 KV GR.NOIDA_2(UPC) - BUS 2	UPPTCL	C	Maintenance work will be done of Bus PG isolator,981B,Y ph of 315 MVA >X ICT 1 under 400 kV Main Bus 2nd.	07/Dec/2024	10:30	07/Dec/2024	16:00		PLANNED	Approved	07-Dec-24	10:30	07-Dec-24	16:00	

733	RQ199078	OCC_225	stuup_sd	BUS	400 KV GR.NOIDA_2(UPC) - BUS 1	UPPTCL	C	Maintenance work will be done at 92A,PG Busisolator,R Ph of 400 kV >X Nawada Line under 400 kV Main Bus 1.	05/Dec/2024	10:30	05/Dec/2024	16:00		PLANNED	Approved	05-Dec-24	10:30	05-Dec-24	16:00	
734	RQ199085	OCC_225	stuup_sd	BUS	400KV BUS 2 AT SULTANPUR(UP)	UPPTCL	C	Preventive Maintenance of Bus-B at 400KV S/S Sultanpur	05/Dec/2024	10:00	05/Dec/2024	16:00		PLANNED	Approved	05-Dec-24	10:00	05-Dec-24	16:00	
735	RQ199070	OCC_225	stuup_sd	BUS	400KV BUS 1 AT BANDA(UP)	UPPTCL	D	HOT SPOT ATTEND AND MAINTENANCE OF BUS ISOLATOR OF 400 KV MAIN BUS I	03/Dec/2024	10:00	04/Dec/2024	17:00		PLANNED	Approved	03-Dec-24	10:00	04-Dec-24	17:00	
736	RQ199331	OCC_225	ntpcos_sd	BUS	400KV BUS 2 AT KOLDAM(NT)	NTPC	C	overhauling	20/Dec/2024	08:00	21/Dec/2024	18:00		PLANNED	Approved	20-Dec-24	08:00	21-Dec-24	18:00	
737	RQ199330	OCC_225	ntpcos_sd	BUS	400KV BUS 1 AT KOLDAM(NT)	NTPC	C	overhauling	18/Dec/2024	08:00	19/Dec/2024	18:00		PLANNED	Approved	18-Dec-24	08:00	19-Dec-24	18:00	
738	RQ198209	OCC_225	slcpcs_sd	BUS	400KV BUS 2 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-2	20/Dec/2024	08:00	20/Dec/2024	18:00		PLANNED	Approved	20-Dec-24	08:00	20-Dec-24	18:00	
739	RQ198207	OCC_225	slcpcs_sd	BUS	400KV BUS 1 AT RAJPURA(PS)	PSTCL	D	Annual maintenance of CVTs, Isolators, hardware fittings and annual protection testing of Bus-Bar equipments.	09/Dec/2024	08:00	09/Dec/2024	18:00	Only Bus-bar CBs shutdown required	PLANNED	Approved	09-Dec-24	08:00	09-Dec-24	18:00	
740	RQ198206	OCC_225	slcpcs_sd	BUS	400KV BUS 1 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-1	06/Dec/2024	08:00	06/Dec/2024	18:00		PLANNED	Approved	06-Dec-24	08:00	06-Dec-24	18:00	
741	RQ198205	OCC_225	slcpcs_sd	BUS	400KV BUS 1 AT RAJPURA(PS)	PSTCL	D	Annual maintenance of CVTs, Isolators, hardware fittings and annual protection testing of Bus-Bar equipments.	04/Dec/2024	09:00	05/Dec/2024	18:00	Only Bus-bar CBs shutdown required	PLANNED	Approved	04-Dec-24	09:00	05-Dec-24	18:00	
742	RQ199452	OCC_225	cpcc3_sd	BUS	400 KV BAREILLY_2(PG) - BUS 2	POWER GRID	D	AMP Work	16/Dec/2024	09:00	16/Dec/2024	18:00		PLANNED	Approved	16-Dec-24	09:00	16-Dec-24	18:00	
743	RQ199451	OCC_225	cpcc3_sd	BUS	400 KV BAREILLY_2(PG) - BUS 1	POWER GRID	D	AMP Work	13/Dec/2024	09:00	13/Dec/2024	18:00		PLANNED	Approved	13-Dec-24	09:00	13-Dec-24	18:00	
744	RQ198354	OCC_225	cpcc2_sd	BUS	400KV BUS 2 AT FATEHABAD(PG)	POWER GRID	D	AMP Works	05/Dec/2024	09:00	05/Dec/2024	18:00	Kindly approve	PLANNED	Approved	05-Dec-24	09:00	05-Dec-24	18:00	
745	RQ199371	OCC_225	cpcc3_sd	BUS	400KV BUS 2 AT MAINPURI(PG)	POWER GRID	D	AMP Work	05/Dec/2024	09:00	05/Dec/2024	18:00		PLANNED	Approved	05-Dec-24	09:00	05-Dec-24	18:00	
746	RQ198353	OCC_225	cpcc2_sd	BUS	400KV BUS 1 AT FATEHABAD(PG)	POWER GRID	D	AMP Works	03/Dec/2024	09:00	03/Dec/2024	18:00	Kindly approve	PLANNED	Approved	03-Dec-24	09:00	03-Dec-24	18:00	
747	RQ199370	OCC_225	cpcc3_sd	BUS	400KV BUS 1 AT MAINPURI(PG)	POWER GRID	D	AMP Work	03/Dec/2024	09:00	03/Dec/2024	18:00		PLANNED	Approved	03-Dec-24	09:00	03-Dec-24	18:00	
748	RQ198372	OCC_225	cpcc2_sd	BUS	400KV BUS 2 AT KISHENPUR(PG)	POWER GRID	D	AMP Works and For Jumper/Dropper Tightning and Strengthening work.	02/Dec/2024	09:30	02/Dec/2024	17:30	Kindly approve	PLANNED	Approved	02-Dec-24	09:30	02-Dec-24	17:30	

749	RQ199438	OCC_225	cpcc2_sd	BUS	400KV BUS 4 AT MOGA(PG)	POWER GRID	C	Attending SF6 Leakage in 400 kV GIS Bus-2 (GIS Bus-2 under shutdown since 13.09.2024)	01/Dec/2024	08:00	31/Dec/2024	23:59	Kindly approve	PLANNED	Approved	01-Dec-24	08:00	31-Dec-24	23:59	Powergrid to submit the details about revival plan of Bus-4 with complete timelines to both NRLDC and NRPC.
750	RQ198598	OCC_225	cpcc2_sd	BUS	400KV BUS 2 AT MOGA(PG)	POWER GRID	C	Attending SF6 Leakage in 400 kV GIS Bus-2 (GIS Bus-2 under shutdown since 13.09.2024)	01/Dec/2024	00:00	31/Dec/2024	23:59	Kindly approve	PLANNED	Rejected					Powergrid has withdrawn the request as element is wrongly punched.
751	RQ199273	OCC_225	bbmb_sd	BUS	400KV BUS 2 AT DEHAR(BB)	BBMB	D	Yearly Mtc.	10/Dec/2024	08:00	11/Dec/2024	18:00		PLANNED	Approved	10-Dec-24	08:00	11-Dec-24	18:00	
752	RQ199272	OCC_225	bbmb_sd	BUS	400KV BUS 1 AT DEHAR(BB)	BBMB	D	Yearly mtc.	03/Dec/2024	08:00	04/Dec/2024	18:00		PLANNED	Approved	03-Dec-24	08:00	04-Dec-24	18:00	
753	RQ199116	OCC_225	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON AGRA-JAIPUR SOUTH (PG) CKT-2 @JAIPUR SOUTH(PG)	POWER GRID	D	for amp work	25/Dec/2024	08:00	25/Dec/2024	18:00		PLANNED	Approved	25-Dec-24	08:00	25-Dec-24	18:00	
754	RQ199115	OCC_225	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON 400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1 @JAIPUR SOUTH(PG)	POWER GRID	D	for amp work	24/Dec/2024	08:00	24/Dec/2024	18:00		PLANNED	Approved	24-Dec-24	08:00	24-Dec-24	18:00	
755	RQ199090	OCC_225	cpcc1_sd	LINE REACTOR	50 MVAR SWITCHABLE LR ON 400 KV BHINMAL-KANKROLI (PG) CKT-1 @BHINMAL(PG)	POWER GRID	D	for amp work	23/Dec/2024	08:00	23/Dec/2024	18:00		PLANNED	Approved	23-Dec-24	08:00	23-Dec-24	18:00	
756	RQ199123	OCC_225	cpcc2_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON CHAMBA-JALANDHAR (PG) CKT-2 @JALANDHAR(PG)	POWER GRID	D	AMP WORK & Washing of Yard Equipments	04/Dec/2024	08:00	04/Dec/2024	18:00	Kindly approve	PLANNED	Approved	04-Dec-24	08:00	04-Dec-24	18:00	
757	RQ199122	OCC_225	cpcc2_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON CHAMBA-JALANDHAR (PG) CKT-1 @JALANDHAR(PG)	POWER GRID	D	AMP WORK & Washing of Yard Equipments	03/Dec/2024	08:00	03/Dec/2024	18:00	Kindly approve	PLANNED	Approved	03-Dec-24	08:00	03-Dec-24	18:00	
758	RQ199110	OCC_225	cpcc1_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-4 @BIKANER_2 (PBTSL)	PBTSL	D	AMP Work	08/Dec/2024	15:00	08/Dec/2024	23:00		PLANNED	Conditionally Approved	08-Dec-24	15:00	08-Dec-24	23:00	May be availed along with line shutdown
759	RQ199140	OCC_225	slcds_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV RAMGARH(RS)	RRVPNL	D	Quarterly Maintenance	31/Dec/2024	08:00	31/Dec/2024	18:00		PLANNED	Approved	31-Dec-24	08:00	31-Dec-24	18:00	

760	RQ199142	OCC_225	slcdcrs_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400 KV KANKANI(RS)	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	26/Dec/2024	08:00	26/Dec/2024	18:00		PLANNED	Approved	26-Dec-24	08:00	26-Dec-24	18:00	
761	RQ199346	OCC_225	slcdcrs_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV BARMER(RS)	RRVPNL	D	Maintenance along with testing of Bay equipments	10/Dec/2024	08:00	10/Dec/2024	18:00		PLANNED	Approved	10-Dec-24	08:00	10-Dec-24	18:00	
762	RQ199141	OCC_225	slcdcrs_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 2 AT 400 KV CHHABRA SCTPS(RS)	RRVPNL	D	Annual maintenance of Reactor transformer, Bay equipments, Relay testing and transformer protection checking	10/Dec/2024	08:00	11/Dec/2024	18:00		PLANNED	Approved	10-Dec-24	08:00	11-Dec-24	18:00	May be given on daily basis
763	RQ199064	OCC_225	stuup_sd	BR/BSR/MSC/MSR	63 MVAR BUS REACTOR NO 1 AT 400 KV JEHTA_HARDOI ROAD (UP)	UPPTCL	C	Shutdown of 63 MVA Bus Reactor for annual routine testing work	26/Dec/2024	10:00	26/Dec/2024	17:00		PLANNED	Approved	26-Dec-24	10:00	26-Dec-24	17:00	
764	RQ199059	OCC_225	stuup_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV MATHURA(UP)	UPPTCL	C	Annual Maintenance and Testing works	18/Dec/2024	09:00	18/Dec/2024	20:00		PLANNED	Approved	18-Dec-24	09:00	18-Dec-24	20:00	
765	RQ198445	OCC_225	stuup_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV BARA(UP)	UPPTCL	C	Power Evacuation will be available through 400KV CKT-1,CKT-2 & 765KV CKT-2	13/Dec/2024	06:00	14/Dec/2024	23:58		PLANNED	Approved	13-Dec-24	06:00	14-Dec-24	23:58	s/d required for FGD work as confirmed by UP
766	RQ199061	OCC_225	stuup_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV BASTI(UP)	UPPTCL	C	Shutdown required for routine testing and maintenance work	09/Dec/2024	10:00	09/Dec/2024	18:00		PLANNED	Approved	09-Dec-24	10:00	09-Dec-24	18:00	
767	RQ199309	OCC_225	stuup_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV MAU(UP)	UPPTCL	C	CT tan delta testing and other maintenance work	08/Dec/2024	14:00	08/Dec/2024	17:00		PLANNED	Approved	08-Dec-24	14:00	08-Dec-24	17:00	
768	RQ199060	OCC_225	stuup_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV GORAKHPUR(UP)	UPPTCL	C	SHUT DOWN FOR C B TESTING AND MAINTENANCE OF BAY .	04/Dec/2024	10:00	04/Dec/2024	18:00		PLANNED	Approved	04-Dec-24	10:00	04-Dec-24	18:00	
769	RQ199200	OCC_225	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400KV HISSAR(PG)	POWER GRID	C	REPLACEMENT OF CSD OF MAIN BAY AND THEIR FINE TUNING	24/Dec/2024	08:00	25/Dec/2024	18:00		PLANNED	Approved	24-Dec-24	08:00	25-Dec-24	18:00	
770	RQ199199	OCC_225	cpcc1_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV HISSAR(PG)	POWER GRID	C	FOR RETROFITMENT OF ISOLATOR IN REACTOR BAY,MAN BAY & TIE BAY IN 400KV SIDE AT HISAR SS IN ADD CAP BLOCK 19-24	23/Dec/2024	08:00	31/Dec/2024	18:00		PLANNED	Approved	23-Dec-24	08:00	31-Dec-24	18:00	May be allowed subject to real time grid condition
771	RQ199189	OCC_225	cpcc1_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 2 AT 400 KV MEERUT(PG)	POWER GRID	D	For Tan Delta measurement work and checking of Turret CT Cover	23/Dec/2024	08:00	23/Dec/2024	18:00		PLANNED	Approved	23-Dec-24	08:00	23-Dec-24	18:00	
772	RQ199174	OCC_225	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV KOTESWAR(TH)	POWER GRID	D	For implementation of updated mechanical protection settings and AMP works	18/Dec/2024	09:00	19/Dec/2024	19:00		PLANNED	Approved	18-Dec-24	09:00	19-Dec-24	19:00	

773	RQ199190	OCC_225	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV MEERUT(PG)	POWER GRID	D	for amp work	18/Dec/2024	08:00	18/Dec/2024	18:00		PLANNED	Approved	18-Dec-24	08:00	18-Dec-24	18:00		
774	RQ199167	OCC_225	cpcc1_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV BHINMAL(PG)	POWER GRID	D	for amp work	18/Dec/2024	08:00	18/Dec/2024	18:00		PLANNED	Approved	18-Dec-24	08:00	18-Dec-24	18:00		
775	RQ199169	OCC_225	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV BHADLA(PG)	POWER GRID	D	for amp work	17/Dec/2024	10:00	17/Dec/2024	16:00		PLANNED	Approved	17-Dec-24	10:00	17-Dec-24	16:00		
776	RQ199202	OCC_225	cpcc1_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV MANDOLA(PG)	POWER GRID	D	For CSD fine tuning work & For CSD re-commissioning work	15/Dec/2024	08:00	16/Dec/2024	18:00		PLANNED	Approved	15-Dec-24	08:00	16-Dec-24	18:00		
777	RQ199192	OCC_225	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400KV MANESAR(PG)	POWER GRID	D	Scheme checking as per IOM CC-AM	12/Dec/2024	08:00	12/Dec/2024	18:00		PLANNED	Approved	12-Dec-24	08:00	12-Dec-24	18:00		
778	RQ199179	OCC_225	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV MAHARANIBAGH (PG)	POWER GRID	D	Scheme checking as per IOM CC-AM Protection/2024-25/13	11/Dec/2024	08:00	11/Dec/2024	18:00		PLANNED	Approved	11-Dec-24	08:00	11-Dec-24	18:00		
779	RQ199166	OCC_225	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400KV JAIPUR SOUTH(PG)	POWER GRID	D	for amp work	10/Dec/2024	08:00	10/Dec/2024	18:00		PLANNED	Approved	10-Dec-24	08:00	10-Dec-24	18:00		
780	RQ199165	OCC_225	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV JAIPUR SOUTH(PG)	POWER GRID	D	for amp work	09/Dec/2024	08:00	09/Dec/2024	18:00		PLANNED	Approved	09-Dec-24	08:00	09-Dec-24	18:00		
781	RQ199187	OCC_225	cpcc1_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 3 AT 400 KV BASSI(PG)	POWER GRID	D	for amp work	07/Dec/2024	08:00	07/Dec/2024	18:00		PLANNED	Approved	07-Dec-24	08:00	07-Dec-24	18:00		
782	RQ199186	OCC_225	cpcc1_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 2 AT 400KV BASSI(PG)	POWER GRID	D	for amp work	06/Dec/2024	08:00	06/Dec/2024	18:00		PLANNED	Approved	06-Dec-24	08:00	06-Dec-24	18:00		
783	RQ199195	OCC_225	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)	POWER GRID	D	CSD TUNING WORK MAIN AND TIE BAY	06/Dec/2024	08:00	06/Dec/2024	18:00		PLANNED	Approved	06-Dec-24	08:00	06-Dec-24	18:00		
784	RQ199184	OCC_225	cpcc1_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV NEEMRANA(PG)	POWER GRID	D	for amp work	05/Dec/2024	08:00	05/Dec/2024	18:00		PLANNED	Approved	05-Dec-24	08:00	05-Dec-24	18:00		
785	RQ199185	OCC_225	cpcc1_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV BASSI(PG)	POWER GRID	D	for amp work	05/Dec/2024	08:00	05/Dec/2024	18:00		PLANNED	Approved	05-Dec-24	08:00	05-Dec-24	18:00		
786	RQ199196	OCC_225	cpcc1_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV KOTPUTLI(PG)	POWER GRID	C	For Construction Activities of SS-104 Package (Construction of Firewall)	01/Dec/2024	08:00	15/Dec/2024	18:00		PLANNED	Approved	01-Dec-24	08:00	15-Dec-24	18:00		
787	RQ199201	OCC_225	cpcc1_sd	BR/BSR/MSC/MSR	225 MVAR BUS SERIES REACTOR NO 1 AT 400 KV MANDOLA(PG)	POWER GRID	C	Series Reactor modification at Mandola ss.	01/Dec/2024	08:00	25/Dec/2024	18:00		PLANNED	Rejected						Powergrid to submit he comprehensive s/d plan with NRLDC and thereafter apply on d-5 basis.

788	RQ199191	OCC_225	cpcc1_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 3 AT 400 KV MEERUT(PG)	POWER GRID,JP VL	D	For Tan Delta measurement work and checking of Turret CT Cover	23/Dec/2024	08:00	23/Dec/2024	18:00		PLANNED	Approved	23-Dec-24	08:00	23-Dec-24	18:00	
789	RQ198227	OCC_225	slcpcs_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	18/Dec/2024	08:00	18/Dec/2024	18:00		PLANNED	Approved	18-Dec-24	08:00	18-Dec-24	18:00	
790	RQ198046	OCC_225	jhakri_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV NATHPA JHAKRI(SJ)	SJVNL	D	Jumper Tightening of Switchyard Components of 80MVAR Bus Reactor of 1500MW Nathpa Jhakri HPS.	09/Dec/2024	09:00	09/Dec/2024	17:00	Jumper Tightening of Switchyard Components of 80MVAR Bus Reactor.	PLANNED	Approved	09-Dec-24	09:00	09-Dec-24	17:00	
791	RQ198238	OCC_225	slcpcs_sd	BAY	421 MAIN BAY - 400/220 KV 500 MVA ICT 3 AT MUKTSAR(PS) (PSTCL) AT 400 KV MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	30/Dec/2024	08:00	30/Dec/2024	18:00		PLANNED	Approved	30-Dec-24	08:00	30-Dec-24	18:00	
792	RQ198237	OCC_225	slcpcs_sd	BAY	408 TIE BAY - 400/220KV 315 MVA ICT 1 AT MUKTSAR(PS) AND FUTURE	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	23/Dec/2024	08:00	23/Dec/2024	18:00		PLANNED	Approved	23-Dec-24	08:00	23-Dec-24	18:00	
793	RQ198236	OCC_225	slcpcs_sd	BAY	410 MAIN BAY - 400/220 KV 500 MVA ICT 1 AT DHANANSU(PS) (PSTCL) AT 400 KV DHANANSU(PS)	PSTCL	D	Nut bolt tightening of clamp and connectors of bay 410 and cleaning of CR panel and BMK of CT ,CB related with associated bay	20/Dec/2024	08:00	20/Dec/2024	18:00		PLANNED	Approved	20-Dec-24	08:00	20-Dec-24	18:00	
794	RQ198235	OCC_225	slcpcs_sd	BAY	402 TIE BAY - 400 KV BEHMAN JASSA SINGH (PS)-MOGA(PG) (PSTCL) CKT-1 (PSTCL) AND FUTURE AT 400 KV BEHMAN JASSA SINGH (PS) (PSTCL)	PSTCL	D	Periodical Maintainance	19/Dec/2024	08:00	19/Dec/2024	18:00		PLANNED	Approved	19-Dec-24	08:00	19-Dec-24	18:00	
795	RQ198234	OCC_225	slcpcs_sd	BAY	401 MAIN BAY - 400 KV BEHMAN JASSA SINGH (PS)-MOGA(PG) (PSTCL) CKT-1 (PSTCL) AT 400 KV BEHMAN JASSA SINGH (PS) (PSTCL)	PSTCL	D	Periodical Maintainance	17/Dec/2024	08:00	17/Dec/2024	18:00		PLANNED	Approved	17-Dec-24	08:00	17-Dec-24	18:00	
796	RQ198233	OCC_225	slcpcs_sd	BAY	412 MAIN BAY - 400/220KV 315 MVA ICT 2 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	13/Dec/2024	08:00	13/Dec/2024	18:00		PLANNED	Approved	13-Dec-24	08:00	13-Dec-24	18:00	

797	RQ198232	OCC_225	slcpcs_sd	BAY	420 TIE BAY - 400/220 KV 500 MVA ICT 3 AT MAKHU(PS) (PSTCL) AND FUTURE AT 400 KV MAKHU(PS) (PSTCL)	PSTCL	D	Nut bolt tightening of clamp and connectors of bay 420 and cleaning of CR panel and BMK of CT,CB related with associated bay	12/Dec/2024	08:00	12/Dec/2024	18:00		PLANNED	Approved	12-Dec-24	08:00	12-Dec-24	18:00	
798	RQ198231	OCC_225	slcpcs_sd	BAY	408 TIE BAY - 400 KV BEHMAN JASSA SINGH (PS)-HMEL (PS) (PSTCL) CKT-2 (PSTCL) AND FUTURE AT 400 KV BEHMAN JASSA SINGH (PS) (PSTCL)	PSTCL	D	Periodical Maintainance	11/Dec/2024	08:00	11/Dec/2024	18:00		PLANNED	Approved	11-Dec-24	08:00	11-Dec-24	18:00	
799	RQ198230	OCC_225	slcpcs_sd	BAY	407 MAIN BAY - 400 KV BEHMAN JASSA SINGH (PS)-HMEL (PS) (PSTCL) CKT-2 (PSTCL) AT 400 KV BEHMAN JASSA SINGH (PS) (PSTCL)	PSTCL	D	Periodical Maintainance	10/Dec/2024	08:00	10/Dec/2024	18:00		PLANNED	Approved	10-Dec-24	08:00	10-Dec-24	18:00	
800	RQ198229	OCC_225	slcpcs_sd	BAY	411 TIE BAY - 400KV MUKTSAR-MAKHU (PS) CKT-2 AND 400/220KV 315 MVA ICT 2 AT MAKHU(PS) (PSTCL)	PSTCL	D	Nut bolt tightening of clamp and connectors of bay 411 and cleaning of CR panel and BMK of CT,CB related with associated bay	04/Dec/2024	08:00	04/Dec/2024	18:00		PLANNED	Approved	04-Dec-24	08:00	04-Dec-24	18:00	
801	RQ198228	OCC_225	slcpcs_sd	BAY	411 TIE BAY - 400 KV BEHMAN JASSA SINGH (PS)-HMEL (PS) (PSTCL) CKT-1 (PSTCL) AND FUTURE AT 400 KV BEHMAN JASSA SINGH (PS) (PSTCL)	PSTCL	D	Periodical Maintainance	03/Dec/2024	08:00	03/Dec/2024	18:00		PLANNED	Approved	03-Dec-24	08:00	03-Dec-24	18:00	
802	RQ199176	OCC_225	cpcc2_sd	BAY	416 MAIN BAY - 400KV NALLAGARH-PATIALA (PG) CKT-2 AT PATIALA(PG)	POWER GRID	C	CB DRIVE MECHANISM OVERHAULING AGE MORE THAN 10 YEARS	29/Dec/2024	08:00	01/Jan/2025	18:00	Kindly approve	PLANNED	Approved	29-Dec-24	08:00	01-Jan-25	18:00	
803	RQ199415	OCC_225	cpcc1_sd	BAY	407 MAIN BAY - 400KV RAPS_(NP)-KANKROLI(PG) (PG) CKT-1 AT KANKROLI(PG)	POWER GRID	C	CB overhauling	26/Dec/2024	08:00	28/Dec/2024	18:00		PLANNED	Approved	26-Dec-24	08:00	28-Dec-24	18:00	
804	RQ199178	OCC_225	cpcc2_sd	BAY	415 MAIN BAY - 400KV LUDHIANA-PATIALA (PG) CKT-2 AT PATIALA(PG)	POWER GRID	C	CB DRIVE MECHANISM OVERHAULING AGE MORE THAN 10 YEARS	24/Dec/2024	08:00	28/Dec/2024	18:00	Kindly approve	PLANNED	Approved	24-Dec-24	08:00	28-Dec-24	18:00	

805	RQ198326	OCC_225	cpcc2_sd	BAY	404 MAIN BAY - 400KV BUS 1 AT NALLAGARH(PG) (POWERGRID) AND FUTURE AT 400 KV NALLAGARH(PG) (POWERGRID)	POWER GRID	C	Drive Overhauling of Circuit Breaker	23/Dec/2024	09:00	25/Dec/2024	18:00	Kindly approve	PLANNED	Approved	23-Dec-24	09:00	25-Dec-24	18:00	
806	RQ199502	OCC_225	cpcc3_sd	BAY	406 MAIN BAY - 400/220 KV 315 MVA ICT 2 AT ALLAHABAD(PG) (POWERGRID) AT 400 KV ALLAHABAD(PG)	POWER GRID	C	CB retrofitment works	22/Dec/2024	08:00	31/Dec/2024	18:00		PLANNED	Approved	22-Dec-24	08:00	31-Dec-24	18:00	
807	RQ199339	OCC_225	slcrs_sd	BAY	423 TIE BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1 AND FUTURE AT 400 KV AJMER(RS)	POWER GRID	D	Quarterly maintenance work of associated equipments of Bay.	20/Dec/2024	08:00	20/Dec/2024	18:00		PLANNED	Approved	20-Dec-24	08:00	20-Dec-24	18:00	
808	RQ199410	OCC_225	cpcc1_sd	BAY	418 MAIN BAY - 400KV ABDULLAPUR-KURUKSHETRA (PG) CKT-1 AT KURUKSHETRA(PG)	POWER GRID	C	FOR CB INSPECTION AND RECTIFICATION WORKS	20/Dec/2024	08:00	26/Dec/2024	18:00		PLANNED	Approved	20-Dec-24	08:00	26-Dec-24	18:00	
809	RQ199172	OCC_225	cpcc2_sd	BAY	414 TIE BAY - 400KV PATIALA(PG)-PATRAN(PATR) (PG) CKT-2 AND 400KV LUDHIANA-PATIALA (PG) CKT-2 AT PATIALA(PG)	POWER GRID	C	CB DRIVE MECHANISM OVERHAULING AGE MORE THAN 10 YEARS	20/Dec/2024	08:00	23/Dec/2024	18:00	Kindly approve	PLANNED	Approved	20-Dec-24	08:00	23-Dec-24	18:00	
810	RQ198327	OCC_225	cpcc2_sd	BAY	417 TIE BAY - 400/220 KV 315 MVA ICT 2 AT NALLAGARH(PG) (POWERGRID) AND 400 KV NALLAGARH(PG)-KOLDAM(NT) (PG) CKT-1 AT 400 KV NALLAGARH(PG) (POWERGRID)	POWER GRID	C	Drive Overhauling of Circuit Breaker	19/Dec/2024	09:00	21/Dec/2024	18:00	Kindly approve	PLANNED	Approved	19-Dec-24	09:00	21-Dec-24	18:00	
811	RQ199340	OCC_225	slcrs_sd	BAY	422 MAIN BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1 AT AJMER(RS)	POWER GRID	D	Quarterly maintenance work of associated equipments of Bay.	19/Dec/2024	08:00	19/Dec/2024	18:00		PLANNED	Approved	19-Dec-24	08:00	19-Dec-24	18:00	
812	RQ198331	OCC_225	cpcc2_sd	BAY	415 MAIN BAY - 50 MVAR BUS REACTOR NO 1 AT 400KV NALLAGARH(PG)	POWER GRID	C	Drive Overhauling of Circuit Breaker	16/Dec/2024	08:00	18/Dec/2024	18:00	Kindly approve	PLANNED	Approved	16-Dec-24	08:00	18-Dec-24	18:00	

813	RQ199173	OCC_225	cpcc2_sd	BAY	413 MAIN BAY - 400KV PATIALA(PG)-PATRAN(PATR) (PG) CKT-2 AT PATIALA(PG)	POWER GRID	C	CB DRIVE MECHANISM OVERHAULING AGE MORE THAN 10 YEARS	16/Dec/2024	08:00	19/Dec/2024	18:00	Kindly approve	PLANNED	Approved	16-Dec-24	08:00	19-Dec-24	18:00	
814	RQ198633	OCC_225	cpcc2_sd	BAY	410 MAIN BAY - 400KV CHAMBA-JALANDHAR (PG) CKT-2 AT JALANDHAR(PG)	POWER GRID	C	DRIVE OVERHAULING WORK	14/Dec/2024	10:00	17/Dec/2024	18:00	Bay 410 is MOGA-2 MAIN BAY as per site	PLANNED	Approved	14-Dec-24	10:00	17-Dec-24	18:00	
815	RQ198605	OCC_225	cpcc2_sd	BAY	404 MAIN BAY - 400KV NEWWANPOH-WAGOORA (PG) CKT-2 AT WAGOORA(PG)	POWER GRID	C	For Pole and interrupter overhauling in 40452 Pneumatic CB, Line shall remain charged through 400kv TBC Bay	13/Dec/2024	09:00	21/Dec/2024	18:00	Kindly approve	PLANNED	Approved	13-Dec-24	09:00	21-Dec-24	18:00	
816	RQ199337	OCC_225	slcrs_sd	BAY	420 TIE BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2 AND FUTURE AT 400 KV AJMER(RS)	POWER GRID	D	Quarterly maintenance work of associated equipments of Bay.	13/Dec/2024	08:00	13/Dec/2024	18:00		PLANNED	Approved	13-Dec-24	08:00	13-Dec-24	18:00	
817	RQ199409	OCC_225	cpcc1_sd	BAY	428 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV KURUKSHETRA(PG)	POWER GRID	C	FOR CB INSPECTION AND RECTIFICATION WORKS	13/Dec/2024	08:00	19/Dec/2024	18:00		PLANNED	Approved	13-Dec-24	08:00	19-Dec-24	18:00	
818	RQ198328	OCC_225	cpcc2_sd	BAY	410 MAIN BAY - 400KV RAMPUR HEP(SJ)-NALLAGARH(PG) (PG) CKT-2 AT NALLAGARH(PG)	POWER GRID	C	Drive Overhauling of Circuit Breaker	12/Dec/2024	09:00	14/Dec/2024	18:00	Kindly approve	PLANNED	Approved	12-Dec-24	09:00	14-Dec-24	18:00	
819	RQ199338	OCC_225	slcrs_sd	BAY	419 MAIN BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2 AT AJMER(RS)	POWER GRID	D	Quarterly maintenance work of associated equipments of Bay.	12/Dec/2024	08:00	12/Dec/2024	18:00		PLANNED	Approved	12-Dec-24	08:00	12-Dec-24	18:00	
820	RQ199503	OCC_225	cpcc3_sd	BAY	409 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT ALLAHABAD(PG) (POWERGRID)	POWER GRID	C	Retrofitment work of CB	12/Dec/2024	08:00	21/Dec/2024	18:00		PLANNED	Approved	12-Dec-24	08:00	21-Dec-24	18:00	
821	RQ199170	OCC_225	cpcc2_sd	BAY	412 MAIN BAY - 400/220KV 500 MVA ICT 3 AT PATIALA(PG)	POWER GRID	C	CB DRIVE MECHANISM OVERHAULING AGE MORE THAN 10 YEARS	11/Dec/2024	08:00	14/Dec/2024	18:00	Kindly approve	PLANNED	Approved	11-Dec-24	08:00	14-Dec-24	18:00	
822	RQ198330	OCC_225	cpcc2_sd	BAY	403 MAIN BAY - 400/220KV 315 MVA ICT 3 AT NALLAGARH(PG)	POWER GRID	C	Drive Overhauling of Circuit Breaker	09/Dec/2024	09:00	11/Dec/2024	18:00	Kindly approve	PLANNED	Approved	09-Dec-24	09:00	11-Dec-24	18:00	
823	RQ199483	OCC_225	cpcc3_sd	BAY	426 MAIN BAY - 400/220KV 315 MVA ICT 1 AT KANPUR(PG)	POWER GRID	C	Un-installation of BHEL make circuit breaker & installation of Siemens make Circuit Breaker	09/Dec/2024	08:00	13/Dec/2024	18:00		PLANNED	Approved	09-Dec-24	08:00	13-Dec-24	18:00	

824	RQ199484	OCC_225	cpcc3_sd	BAY	430 MAIN BAY - 400/220KV 315 MVA ICT 2 AT KANPUR(PG)	POWER GRID	C	'Un-installation of BHEL make circuit breaker & installation of Siemens make Circuit Breaker	09/Dec/2024	08:00	14/Dec/2024	18:00		PLANNED	Approved	09-Dec-24	08:00	14-Dec-24	18:00	
825	RQ199408	OCC_225	cpcc1_sd	BAY	404 MAIN BAY - 400/220KV 500 MVA ICT 2 AT KURUKSHETRA(PG)	POWER GRID	C	FOR CB INSPECTION AND RECTIFICATION WORKS	07/Dec/2024	08:00	12/Dec/2024	18:00		PLANNED	Approved	07-Dec-24	08:00	12-Dec-24	18:00	
826	RQ199171	OCC_225	cpcc2_sd	BAY	411 TIE BAY - 400KV PATIALA-PANCHKULA (PG) CKT-1 AND 400/220KV 500 MVA ICT 3 AT PATIALA(PG)	POWER GRID	C	CB DRIVE MECHANISM OVERHAULING AGE MORE THAN 10 YEARS	07/Dec/2024	08:00	10/Dec/2024	18:00	Kindly approve	PLANNED	Approved	07-Dec-24	08:00	10-Dec-24	18:00	
827	RQ199495	OCC_225	cpcc3_sd	BAY	AWX3-Q3 MAIN BAY - 400 KV RIHAND(PG)- FILTER BANK-3 (POWERGRID) AND 400 KV RIHAND(PG) - BUS 2 AT 400 KV RIHAND(PG) (POWERGRID)	POWER GRID	D	AMP of 400KV BAY No AWX3Q3 (Tie Bay of Z3 Filter Bank)	06/Dec/2024	08:00	06/Dec/2024	18:00		PLANNED	Approved	06-Dec-24	08:00	06-Dec-24	18:00	Element must remain in service with other bay
828	RQ198329	OCC_225	cpcc2_sd	BAY	402 TIE BAY - 400/220KV 315 MVA ICT 3 AT NALLAGARH(PG) AND FUTURE	POWER GRID	C	Drive Overhauling of Circuit Breaker	05/Dec/2024	09:00	07/Dec/2024	18:00	Kindly approve	PLANNED	Approved	05-Dec-24	09:00	07-Dec-24	18:00	
829	RQ199494	OCC_225	cpcc3_sd	BAY	AWX3-Q1 MAIN BAY - 400 KV RIHAND(PG)- FILTER BANK-3 (POWERGRID) AT 400 KV RIHAND(PG)	POWER GRID	D	AMP of 400KV BAY No AWX3Q1 BAY (Main bay of Z3 Filter Bank)	05/Dec/2024	08:00	05/Dec/2024	18:00		PLANNED	Approved	05-Dec-24	08:00	05-Dec-24	18:00	Element must remain in service with other bay
830	RQ199327	OCC_225	slcdcs_sd	BAY	40252T TIE BAY - 400 KV BHILWARA-CHITTORGARH (RS) CKT-2 AND 400 KV CHITTORGARH(RS)-KANKROLI(PG) (PG) CKT-1 AT 400 KV CHITTORGARH(RS)	POWER GRID	D	Required in Day hours as oil leakage problem cannot be attended in night hours. Required for attending oil leakage in R-Phase CT Bus-II side and B phase CT on Bus-1 side	04/Dec/2024	08:00	04/Dec/2024	18:00		PLANNED	Approved	04-Dec-24	15:00	04-Dec-24	23:00	May be given from 1500 Hrs
831	RQ198604	OCC_225	cpcc2_sd	BAY	405 MAIN BAY - 400KV NEWWANPOH-WAGOORA (PG) CKT-1 AT WAGOORA(PG)	POWER GRID	C	For Pole and interrupter overhauling in 40552 Pneumatic CB. Line shall remain charged through 400KV TBC Bay	03/Dec/2024	08:00	11/Dec/2024	18:00	Kindly approve	PLANNED	Approved	03-Dec-24	08:00	11-Dec-24	18:00	
832	RQ199482	OCC_225	cpcc3_sd	BAY	424 MAIN BAY - SVC NO 2(-140/+140MVAR) AT 400 KV KANPUR(PG)	POWER GRID	C	Un-installation of Siemens make circuit breaker & ALSTOM CT from Bay	02/Dec/2024	08:00	07/Dec/2024	18:00		PLANNED	Approved	02-Dec-24	08:00	07-Dec-24	18:00	

833	RQ199407	OCC_225	cpcc2_sd	BAY	405 TIE BAY - 400KV KURUKSHETRA-MALERKOTLA (PG) CKT-2 AND 400/220KV 500 MVA ICT 2 AT KURUKSHETRA(PG)	POWER GRID	C	FOR CB INSPECTION AND RECTIFICATION WORKS	01/Dec/2024	08:00	06/Dec/2024	18:00		PLANNED	Approved	01-Dec-24	08:00	06-Dec-24	18:00		
834	RQ199177	OCC_225	cpcc2_sd	BAY	417 TIE BAY - 400KV LUDHIANA-PATIALA (PG) CKT-1 AND 400KV NALLAGARH-PATIALA (PG) CKT-2 AT PATIALA(PG)	POWER GRID	C	CB DRIVE MECHANISM OVERHAULING AGE MORE THAN 10 YEARS	01/Dec/2024	08:00	04/Dec/2024	18:00	Kindly approve	PLANNED	Approved	01-Dec-24	08:00	04-Dec-24	18:00		
835	RQ199214	OCC_225	stuup_sd	BAY	407 MAIN BAY - 400 KV REWA ROAD-PANKI (UP) CKT-1 (UPPTCL) AT 400 KV PANKI(UP)	UPPTCL	C	SHUTDOWN OF 400KV PANKI-REWA ROAD LINE FOR ERRECTION OF 63MVAR LINE >X REACTOR BUSHING AND REJUMPERING (LINE SHUTDOWN REQUIRE	28/Dec/2024	10:00	31/Dec/2024	17:00		PLANNED	Approved						Clubbed with 844
836	RQ199086	OCC_225	stuup_sd	BAY	405 BUS COUPLER BAY - 400 KV JEHTA_HARDOI ROAD (UP) - BUS 1 (UPPTCL) AND 400 KV JEHTA_HARDOI ROAD (UP) - BUS 2 AT 400 KV JEHTA_HARDOI ROAD (UP) (UPPTCL)	UPPTCL	C	Shutdown of 400 kv Bus Coupler for annual routine testing work.	27/Dec/2024	10:00	27/Dec/2024	17:00		PLANNED	Approved	27-Dec-24	10:00	27-Dec-24	17:00		
837	RQ198937	OCC_225	stuup_sd	BAY	403 MAIN BAY - 400KV ALIGARH-MURADNAGAR_1 (UP) CKT-1 AT MURADNAGAR_1 (UP)	UPPTCL	D	shutdown of 400kv MRD-Aligarh Bay for routine testing	19/Dec/2024	10:00	19/Dec/2024	18:00		PLANNED	Approved	19-Dec-24	10:00	19-Dec-24	18:00		
838	RQ198939	OCC_225	stuup_sd	BAY	409 MAIN BAY - 400/220KV 315 MVA ICT 3 AT SULTANPUR(UP)	UPPTCL	C	For Preventive Maintenance of ICT	16/Dec/2024	10:00	16/Dec/2024	17:00		PLANNED	Approved	16-Dec-24	10:00	16-Dec-24	17:00		
839	RQ198934	OCC_225	stuup_sd	BAY	413 MAIN BAY - 400 KV ALIGARH-SHAMLI (UP) CKT-1 (UPPTCL) AT 400 KV ALIGARH(UP)	UPPTCL	C	For LILO of line at THDC power plant Khurja	15/Dec/2024	09:00	19/Dec/2024	18:00		PLANNED	Approved	15-Dec-24	09:00	19-Dec-24	18:00		
840	RQ198846	OCC_225	stuup_sd	BAY	409 MAIN BAY - 400KV MURADNAGAR_2 -MATHURA (UP) CKT-1 AT MATHURA(UP)	UPPTCL	D	Line Suspension Insulator cleaning/replacement, jumper tightening and >X othjer works	04/Dec/2024	10:00	06/Dec/2024	20:00		PLANNED	Approved	04-Dec-24	10:00	06-Dec-24	20:00		

841	RQ198432	OCC_225	stuup_sd	BAY	412 TIE BAY - 400KV BARA(UP)-MEJA TPS(MUN) (UP) CKT-2 AND FUTURE AT BARA(UP)	UPPTCL	D	Power Evacuation will be available through 400KV CKT-1,CKT-2 & 765KV CKT-2	03/Dec/2024	06:00	04/Dec/2024	12:00		PLANNED	Approved	03-Dec-24	06:00	04-Dec-24	12:00	
842	RQ198431	OCC_225	stuup_sd	BAY	412 TIE BAY - 400KV BARA(UP)-MEJA TPS(MUN) (UP) CKT-2 AND FUTURE AT BARA(UP)	UPPTCL	D	Power Evacuation will be available through 400KV CKT-1,CKT-2 & 765KV CKT-2	03/Dec/2024	06:00	04/Dec/2024	12:00		PLANNED	Approved	03-Dec-24	06:00	04-Dec-24	12:00	
843	RQ199088	OCC_225	stuup_sd	BAY	409 BUS COUPLER BAY - 400 KV BASTI(UP) - BUS 1 (UPPTCL) AND 400 KV BASTI(UP) - BUS 2 AT 400 KV BASTI(UP) (UPPTCL)	UPPTCL	D	SHUTDOWN IS REQUIRED TO CHECK WIRING OF LBB AND TESTING OF LBB >X OPERATION. THIS SHUTDOWN IS AVOIDED TO FIND THE CAUSE OF TR	02/Dec/2024	10:00	03/Dec/2024	18:00		PLANNED	Approved	02-Dec-24	10:00	03-Dec-24	18:00	
844	RQ198935	OCC_225	stuup_sd	BAY	407 MAIN BAY - 400 KV REWA ROAD-PANKI (UP) CKT-1 (UPPTCL) AT 400 KV PANKI(UP)	UPPTCL	C	SHUTDOWN OF 50MVAR REWA ROAD LINE REACTOR FOR REPLACEMENT OF 50MVAR LINE >X REACTOR TO 63MVAR LINE REACTOR	02/Dec/2024	10:00	31/Dec/2024	17:00		PLANNED	Approved	02-Dec-24	10:00	31-Dec-24	17:00	Element must remain in service with other bay
845	RQ199215	OCC_225	stuup_sd	BAY	407 MAIN BAY - 400 KV REWA ROAD-PANKI (UP) CKT-1 (UPPTCL) AT 400 KV PANKI(UP)	UPPTCL	C	* SHUTDOWN OF 400KV PANKI-REWA ROAD LINE FOR REPLACEMENT OF 50MVAR LINE >X REACTOR TO 63 MVAR LINE REACTOR FOR OPENING OF JUMP	02/Dec/2024	10:00	05/Dec/2024	17:00		PLANNED	Approved					Clubbed with 844
846	RQ199414	OCC_225	slcdcrs_sd	BAY	409-52D MAIN BAY - 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2 (RRVPNL) AT 400 KV ANTA(RS)	RRVPNL	D	Yearly Maintenance work	26/Dec/2024	08:00	26/Dec/2024	18:00		PLANNED	Approved	26-Dec-24	15:00	26-Dec-24	23:00	May be given from 15:00Hrs
847	RQ199412	OCC_225	slcdcrs_sd	BAY	408-52T TIE BAY - 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1 (RRVPNL) AND 400 KV ANTA-CHHABRA SCTPS (RS) CKT-2 AT 400 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Yearly Maintenance work	10/Dec/2024	08:00	10/Dec/2024	18:00		PLANNED	Approved	10-Dec-24	15:00	10-Dec-24	23:00	May be given from 15:00Hrs
848	RQ199413	OCC_225	slcdcrs_sd	BAY	408-52D MAIN BAY - 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1 (RRVPNL)	RRVPNL	D	Yearly Maintenance work	09/Dec/2024	08:00	09/Dec/2024	18:00		PLANNED	Approved	09-Dec-24	15:00	09-Dec-24	23:00	May be given from 15:00Hrs

849	RQ199328	OCC_225	sldcrs_sd	BAY	40152B MAIN BAY - 400 KV BHILWARA-CHITTORGARH (RS) CKT-1 AT BHILWARA	RRVPNL	D	Required in Day hours as oil leakage problem cannot be attended in night hours. Required For attending oil leakage in B Phase CT	03/Dec/2024	08:00	03/Dec/2024	18:00		PLANNED	Approved	03-Dec-24	15:00	03-Dec-24	23:00	May be given from 1500 Hrs
850	RQ199441	OCC_225	sldcrs_sd	BAY	40252T TIE BAY - 400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1 (RRVPNL) AND FUTURE AT 400 KV JODHPUR(RS) (RRVPNL)	RRVPNL	C	Final Commissioning work of 400KV 125MVAR BUS Reactor.	01/Dec/2024	08:00	02/Dec/2024	18:00		PLANNED	Approved	01-Dec-24	15:00	02-Dec-24	23:00	May be given from 1500 Hrs/element must remain in service with other bus
851	RQ199310	OCC_225	cpcc1_sd	BAY	417 TIE BAY - 400/220 KV 500 MVA ICT 2 AT BIKANER_2 (PBDSL) (PBDSL) AND FUTURE AT 400 KV BIKANER_2 (PBDSL) (PBDSL)	PBDSL	D	Bay Extension Work	15/Dec/2024	15:00	20/Dec/2024	23:00		PLANNED	Approved	15-Dec-24	15:00	20-Dec-24	23:00	May be given from 1500 Hrs
852	RQ199308	OCC_225	cpcc1_sd	BAY	416 (SIVN CKT) MAIN BAY - 400 KV BIKANER_2 (PBDSL) - BUS 1 (PBDSL) AT 400 KV BIKANER_2 (PBDSL)	PBDSL	D	Bay Extension Work	15/Dec/2024	15:00	20/Dec/2024	23:00		PLANNED	Approved	15-Dec-24	15:00	20-Dec-24	23:00	May be given from 1500 Hrs
853	RQ199350	OCC_225	sldcrs_sd	BAY	414 TIE BAY - 400KV CHHABRA(RVUN) -KAWAI SCTPS(APR) (RS) CKT-1 AND FUTURE AT KAWAI SCTPS(APR)	APL	D	Annual maintenance and testing of Bay equipments	13/Dec/2024	08:00	13/Dec/2024	18:00		PLANNED	Approved	13-Dec-24	08:00	13-Dec-24	18:00	
854	RQ199351	OCC_225	sldcrs_sd	BAY	413 MAIN BAY - 400KV CHHABRA(RVUN) -KAWAI SCTPS(APR) (RS) CKT-1 AT KAWAI SCTPS(APR)	APL	D	Annual maintenance and testing of Bay equipments	11/Dec/2024	08:00	11/Dec/2024	18:00		PLANNED	Approved	11-Dec-24	08:00	11-Dec-24	18:00	
855	RQ199225	OCC_225	slcdv_sd	BAY	401 MAIN BAY - 400/11 KV 253 MVA GT 1 AT BAWANA CCGTB(DTL) (DTL)	DTL	C	preventive maintenance and testing of bay equipments	11/Dec/2024	09:00	12/Dec/2024	18:00		PLANNED	Approved	11-Dec-24	09:00	12-Dec-24	18:00	
856	RQ199349	OCC_225	sldcrs_sd	BAY	409 MAIN BAY - 63 MVAR BUS REACTOR NO 2 AT 400 KV KAWAI SCTPS(APR)	APRL	D	Annual maintenance and testing of Bay equipments	09/Dec/2024	08:00	09/Dec/2024	18:00		PLANNED	Approved	09-Dec-24	08:00	09-Dec-24	18:00	

857	RQ199224	OCC_225	slcdcv_sd	BAY	413 MAIN BAY - 400 KV BAWANA CCGTB(DTL)-BAHADURGARH(PG) (PG) CKT-1 AND 400 KV BAWANA CCGTB(DTL) - BUS 1 AT BAWANA CCGTB(DTL)	DTL/PR AGATI CCGT	D	preventive maintenance and testing of bay equipments	04/Dec/2024	09:00	06/Dec/2024	18:00		PLANNED	Approved	04-Dec-24	09:00	06-Dec-24	18:00	
858	RQ199368	OCC_225	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT LUCKNOW_1(PG)	POWER GRID	D	LBB RELAY RETROFITMENT WORK	30/Dec/2024	10:00	30/Dec/2024	18:00		PLANNED	Approved	30-Dec-24	10:00	30-Dec-24	18:00	
859	RQ199367	OCC_225	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT LUCKNOW_1(PG)	POWER GRID	D	LBB RELAY RETROFITMENT WORK	27/Dec/2024	10:00	27/Dec/2024	18:00		PLANNED	Approved	27-Dec-24	10:00	27-Dec-24	18:00	
860	RQ198373	OCC_225	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT KISHENPUR(PG)	POWER GRID	D	AMP Works	27/Dec/2024	09:30	27/Dec/2024	17:30	Kindly approve	PLANNED	Approved	27-Dec-24	09:30	27-Dec-24	17:30	
861	RQ198358	OCC_225	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT FATEHABAD(PG)	POWER GRID	D	AMP Works	27/Dec/2024	09:00	27/Dec/2024	17:00	Kindly approve	PLANNED	Approved	27-Dec-24	09:00	27-Dec-24	17:00	
862	RQ198562	OCC_225	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT MOGA(PG)	POWER GRID	D	AMP Works	26/Dec/2024	09:00	26/Dec/2024	16:00	Kindly approve	PLANNED	Approved	26-Dec-24	09:00	26-Dec-24	16:00	
863	RQ198531	OCC_225	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT AMRITSAR(PG)	POWER GRID	D	AMP Works	24/Dec/2024	10:00	24/Dec/2024	18:00	Kindly approve	PLANNED	Approved	24-Dec-24	10:00	24-Dec-24	18:00	
864	RQ198563	OCC_225	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MOGA(PG)	POWER GRID	D	AMP Works	24/Dec/2024	09:00	24/Dec/2024	16:00	Kindly approve	PLANNED	Approved	24-Dec-24	09:00	24-Dec-24	16:00	
865	RQ198374	OCC_225	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KISHENPUR(PG)	POWER GRID	D	AMP Works	23/Dec/2024	09:30	23/Dec/2024	17:30	Kindly approve	PLANNED	Approved	23-Dec-24	09:30	23-Dec-24	17:30	
866	RQ198335	OCC_225	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PARBATI POOLING BANALA(PG)	POWER GRID	D	AMP Works	19/Dec/2024	10:00	19/Dec/2024	17:00	Kindly approve	PLANNED	Approved	19-Dec-24	10:00	19-Dec-24	17:00	
867	RQ198334	OCC_225	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT PARBATI POOLING BANALA(PG)	POWER GRID	D	AMP Works	17/Dec/2024	10:00	17/Dec/2024	17:00	Kindly approve	PLANNED	Approved	17-Dec-24	10:00	17-Dec-24	17:00	
868	RQ198361	OCC_225	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT KAITHAL(PG)	POWER GRID	D	AMP Works	17/Dec/2024	09:30	17/Dec/2024	17:00	Kindly approve	PLANNED	Approved	17-Dec-24	09:30	17-Dec-24	17:00	
869	RQ199488	OCC_225	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KANPUR(PG)	POWER GRID	D	AMP of ICT-2 IV side equipment, maintenance of "I" & "C" isolator	14/Dec/2024	08:00	14/Dec/2024	18:00		PLANNED	Approved	14-Dec-24	08:00	14-Dec-24	18:00	
870	RQ199292	OCC_225	bbmb_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BALLABHGARH(PG)	POWER GRID	D	Yearly mtc.	11/Dec/2024	08:00	11/Dec/2024	18:00		PLANNED	Approved	11-Dec-24	08:00	11-Dec-24	18:00	
871	RQ198553	OCC_225	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT ABDULLAPUR(PG)	POWER GRID	D	AMP Works	10/Dec/2024	09:00	10/Dec/2024	18:00	Kindly approve	PLANNED	Approved	10-Dec-24	09:00	10-Dec-24	18:00	
872	RQ198388	OCC_225	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SAMBA(PG)	POWER GRID	D	For AMP works and modification of PRV & OSR logic.	09/Dec/2024	09:00	09/Dec/2024	18:00	Kindly approve	PLANNED	Approved	09-Dec-24	09:00	09-Dec-24	18:00	

873	RQ199207	OCC_225	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT PATIALA(PG)	POWER GRID	C	For ICT Inspection due to rising DGA and recommended by DGA Committee	09/Dec/2024	09:00	14/Dec/2024	17:30	Kindly approve	PLANNED	Approved	09-Dec-24	09:00	14-Dec-24	17:30	
874	RQ198554	OCC_225	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT PANIPAT(BB)	POWER GRID	D	AMP Works	06/Dec/2024	09:00	06/Dec/2024	18:00	Kindly approve	PLANNED	Approved	06-Dec-24	09:00	06-Dec-24	18:00	
875	RQ199508	OCC_225	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT ALLAHABAD(PG)	POWER GRID	D	Tie CB LBB retrofitment works	06/Dec/2024	09:00	06/Dec/2024	18:00		PLANNED	Approved	06-Dec-24	09:00	06-Dec-24	18:00	
876	RQ199198	OCC_225	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PATIALA(PG)	POWER GRID	D	oil top up	05/Dec/2024	15:00	05/Dec/2024	17:00	Kindly approve	PLANNED	Approved	05-Dec-24	15:00	05-Dec-24	17:00	
877	RQ199197	OCC_225	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT PATIALA(PG)	POWER GRID	D	oil top up	05/Dec/2024	10:00	05/Dec/2024	12:00	Kindly approve	PLANNED	Approved	05-Dec-24	10:00	05-Dec-24	12:00	
878	RQ198599	OCC_225	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT WAGOORA(PG)	POWER GRID	D	AMP Works	04/Dec/2024	09:00	04/Dec/2024	18:00	Kindly approve	PLANNED	Approved	04-Dec-24	09:00	04-Dec-24	18:00	
879	RQ199506	OCC_225	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ALLAHABAD(PG)	POWER GRID	D	LBB retrofitment works and AMP Works	03/Dec/2024	09:00	03/Dec/2024	18:00		PLANNED	Approved	03-Dec-24	09:00	03-Dec-24	18:00	
880	RQ198600	OCC_225	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT WAGOORA(PG)	POWER GRID	D	AMP Works	02/Dec/2024	09:00	02/Dec/2024	18:00	Kindly approve	PLANNED	Approved	02-Dec-24	09:00	02-Dec-24	18:00	
881	RQ199522	OCC_225	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT SHAHJAHANPUR(PG)	POWER GRID	D	AMP Work	02/Dec/2024	09:00	02/Dec/2024	18:00		PLANNED	Approved	02-Dec-24	09:00	02-Dec-24	18:00	
882	RQ198583	OCC_225	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JAULIIVI (PG)	POWER GRID	D	For application of insulation coating or insulation sleeve on 33kV naked jumpers installed in Air Insulated switchyard	02/Dec/2024	09:00	02/Dec/2024	18:00		PLANNED	Approved	02-Dec-24	09:00	02-Dec-24	18:00	
883	RQ199208	OCC_225	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT PATIALA(PG)	POWER GRID	C	FOR RECTIFYING oil leakage from roof top by M/S Hitachi	02/Dec/2024	09:00	04/Dec/2024	17:30	Kindly approve	PLANNED	Approved	02-Dec-24	09:00	04-Dec-24	17:30	
884	RQ199505	OCC_225	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ALLAHABAD(PG)	POWER GRID	D	LBB retrofitment works and AMP Works	02/Dec/2024	09:00	02/Dec/2024	18:00		PLANNED	Approved	02-Dec-24	09:00	02-Dec-24	18:00	
885	RQ198422	OCC_225	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT LUDHIANA(PG)	POWER GRID	D	AMP Works	01/Dec/2024	09:00	01/Dec/2024	17:00	Kindly approve	PLANNED	Approved	01-Dec-24	09:00	01-Dec-24	17:00	
886	RQ199369	OCC_225	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAINPURI(PG)	POWER GRID	D	AMP Work	01/Dec/2024	09:00	01/Dec/2024	18:00		PLANNED	Approved	01-Dec-24	09:00	01-Dec-24	18:00	
887	RQ199444	OCC_225	slcdcs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT AJMER(RS)	RRVPNL	D	Quarterly maintenance work of associated equipments of Bay.	30/Dec/2024	08:00	30/Dec/2024	18:00		PLANNED	Approved	30-Dec-24	08:00	30-Dec-24	18:00	
888	RQ199154	OCC_225	slcdcs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT RAMGARH(RS)	RRVPNL	D	Quarterly Maintenance	23/Dec/2024	16:00	23/Dec/2024	23:00		PLANNED	Approved	23-Dec-24	16:00	23-Dec-24	23:00	
889	RQ199157	OCC_225	slcdcs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT RAMGARH(RS)	RRVPNL	D	Quarterly Maintenance	19/Dec/2024	16:00	19/Dec/2024	23:00		PLANNED	Approved	19-Dec-24	16:00	19-Dec-24	23:00	
890	RQ199156	OCC_225	slcdcs_sd	TRANSFORMER	400/11 KV 80 MVA ST 1 AT KAWAI SCTPS(APR)	RRVPNL	D	Annual maintenance and testing of Bay equipments (Bay 405 & 406) and ST-1	19/Dec/2024	08:00	19/Dec/2024	18:00		PLANNED	Approved	19-Dec-24	08:00	19-Dec-24	18:00	
891	RQ199158	OCC_225	slcdcs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANKANI(RS)	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	18/Dec/2024	08:00	18/Dec/2024	18:00		PLANNED	Approved	18-Dec-24	17:00	18-Dec-24	23:00	May be given from 1700 Hrs

892	RQ199159	OCC_225	slcds_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT KANKANI(RS)	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	16/Dec/2024	08:00	16/Dec/2024	18:00		PLANNED	Approved	16-Dec-24	17:00	16-Dec-24	23:00	May be given from 1700 Hrs
893	RQ199155	OCC_225	slcds_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT RATANGARH(RS)	RRVPNL	C	For replacement of LV side Y & B phase bushing gasket and oil filtration work .	09/Dec/2024	08:00	12/Dec/2024	18:00		PLANNED	Approved	09-Dec-24	08:00	12-Dec-24	18:00	May be allowed subject to real time grid condition/All other ICTs must remain in service/Load to be managed
894	RQ199345	OCC_225	slcds_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BARMER(RS)	RRVPNL	D	Maintenance along with testing of Bay equipments	04/Dec/2024	08:00	04/Dec/2024	18:00		PLANNED	Approved	04-Dec-24	08:00	04-Dec-24	18:00	
895	RQ199021	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BHINMAL(PG)		D	BAY CT OIL SAMPLING AFTER 6 MONTH OF CHARGING	27/Dec/2024	09:00	27/Dec/2024	18:00	BAY CT OIL SAMPLING AFTER 6 MONTH OF CHARGING	PLANNED	Approved	27-Dec-24	09:00	27-Dec-24	18:00	
896	RQ199022	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BHIWADI(PG)		D	AMP Works	26/Dec/2024	09:00	26/Dec/2024	18:00		PLANNED	Approved	26-Dec-24	09:00	26-Dec-24	18:00	
897	RQ199035	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BAGHPAT(PG)		C	SF6 Leakage arrest work in 220kV YPhase LA compartment	26/Dec/2024	08:00	27/Dec/2024	20:00	SF6 Leakage arrest work in 220kV Y-Phase LA compartment	PLANNED	Approved					club with Sl. No. 80
898	RQ199007	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT FATEHGARH_II(PG)		D	Commissioning of RTCC, AMP works, CoE Compliances	24/Dec/2024	17:00	27/Dec/2024	23:59		PLANNED	Approved	24-Dec-24	17:00	27-Dec-24	23:59	May be given from 1700 Hrs
899	RQ199043	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAWANA(DV)		C	40789L isolator retrofitting work at DTL Bawana SS under ADD CAP	22/Dec/2024	10:00	24/Dec/2024	20:00	40789L isolator retrofitting work at DTL Bawana SS	PLANNED	Approved	22-Dec-24	10:00	24-Dec-24	20:00	May be allowed subject to Delhi consent/All other ICTs must remain in service/Load to be managed by Delhi
900	RQ199048	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BHIWANI(PG)		D	Relay Testing and AMP.	22/Dec/2024	09:30	22/Dec/2024	18:00		PLANNED	Approved	22-Dec-24	09:30	22-Dec-24	18:00	
901	RQ199053	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BIKANER_2 (PBTSL)		D	Bus Extension Work	19/Dec/2024	17:00	24/Dec/2024	23:00		PLANNED	Approved	19-Dec-24	17:00	24-Dec-24	23:00	May be given from 1700 Hrs
902	RQ199006	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT FATEHGARH_II(PG)		D	Commissioning of RTCC, AMP works, CoE Compliances	19/Dec/2024	17:00	23/Dec/2024	23:59		PLANNED	Approved	19-Dec-24	17:00	23-Dec-24	23:59	May be given from 1700 Hrs
903	RQ199042	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAWANA(DV)		C	40789A isolator retrofitting work at DTL Bawana SS under ADD CAP	19/Dec/2024	10:00	21/Dec/2024	20:00	40789A isolator retrofitting work at DTL Bawana SS	PLANNED	Approved	19-Dec-24	10:00	21-Dec-24	20:00	May be allowed subject to Delhi consent/All other ICTs must remain in service/Load to be managed by Delhi
904	RQ199041	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAWANA(DV)		D	For AMP work	18/Dec/2024	10:00	18/Dec/2024	20:00	For AMP work	PLANNED	Approved	18-Dec-24	10:00	18-Dec-24	20:00	
905	RQ199000	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT BHADLA_2 (PG)		D	AMP work of transformer and rectification of CoE Audit point	17/Dec/2024	16:00	18/Dec/2024	23:00		PLANNED	Approved	17-Dec-24	17:00	18-Dec-24	23:00	May be given from 1700 Hrs
906	RQ199040	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MANDOLA(PG)		D	For AMP work	17/Dec/2024	10:00	17/Dec/2024	20:00	For AMP work	PLANNED	Approved	17-Dec-24	10:00	17-Dec-24	20:00	
907	RQ199037	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KOTPUTLI(PG)		D	AMP and Relay Testing of ICT	17/Dec/2024	08:00	17/Dec/2024	20:00	AMP and Relay Testing of ICT	PLANNED	Approved	17-Dec-24	08:00	17-Dec-24	20:00	

908	RQ199034	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MEERUT(PG)		C	For O-ring replacement work as ICT having leakage from multiple points	16/Dec/2024	09:00	30/Dec/2024	17:30		PLANNED	Approved	16-Dec-24	09:00	30-Dec-24	17:30	
909	RQ199003	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT KURUKSHETRA(PG)		D	AMP Work	16/Dec/2024	08:00	16/Dec/2024	18:00		PLANNED	Approved	16-Dec-24	08:00	16-Dec-24	18:00	
910	RQ199036	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KOTPUTLI(PG)		D	AMP and Relay Testing of ICT	16/Dec/2024	08:00	16/Dec/2024	20:00	AMP and Relay Testing of ICT	PLANNED	Approved	16-Dec-24	08:00	16-Dec-24	20:00	
911	RQ199005	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT FATEHGARH_II(PG)		D	Commissioning of RTCC, AMP works, CoE Compliances	15/Dec/2024	17:00	19/Dec/2024	23:59		PLANNED	Approved	15-Dec-24	17:00	19-Dec-24	23:59	May be given from 1700 Hrs
912	RQ198999	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT BHADLA_2 (PG)		D	AMP work of transformer and rectification of CoE Audit point	15/Dec/2024	16:00	16/Dec/2024	23:00		PLANNED	Approved	15-Dec-24	17:00	16-Dec-24	23:00	May be given from 1700 Hrs
913	RQ199052	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BIKANER_2 (PBTSL)		D	Bus Extension Work	14/Dec/2024	17:00	18/Dec/2024	23:00		PLANNED	Approved	14-Dec-24	17:00	18-Dec-24	23:00	May be given from 1700 Hrs
914	RQ198982	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT BHADLA(PG)		D	AMP work of transformer and rectification of CoE Audit point	13/Dec/2024	17:00	13/Dec/2024	23:59		PLANNED	Approved	13-Dec-24	17:00	13-Dec-24	23:59	May be given from 1700 Hrs
915	RQ198998	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BHADLA_2 (PG)		D	AMP work of transformer and rectification of CoE Audit point	13/Dec/2024	16:00	14/Dec/2024	23:00		PLANNED	Approved	13-Dec-24	17:00	14-Dec-24	23:00	May be given from 1700 Hrs
916	RQ198991	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT JIND(PG)		D	VT Selection relay replacement and Back Up Impedence relay COE audit point rectification	13/Dec/2024	09:00	13/Dec/2024	17:30		PLANNED	Approved	13-Dec-24	09:00	13-Dec-24	17:30	
917	RQ199033	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT MEERUT(PG)		D	For AMP works	12/Dec/2024	09:00	12/Dec/2024	17:30		PLANNED	Approved	12-Dec-24	09:00	12-Dec-24	17:30	
918	RQ199051	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BIKANER_2 (PBTSL)		D	Bay Extension Work	11/Dec/2024	17:00	13/Dec/2024	23:00		PLANNED	Approved	11-Dec-24	17:00	13-Dec-24	23:00	May be given from 1700 Hrs
919	RQ199004	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FATEHGARH_II(PG)		D	Commissioning of RTCC, AMP works, CoE Compliances, For erection work of bay extension of 400kV/220kV ICT 11 Dia at Fatehgarh 2 RS INFRA	11/Dec/2024	17:00	14/Dec/2024	23:59		PLANNED	Approved	11-Dec-24	17:00	14-Dec-24	23:59	May be given from 1700 Hrs
920	RQ198997	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BHADLA_2 (PG)		D	AMP work of transformer and rectification of CoE Audit point	11/Dec/2024	16:00	12/Dec/2024	23:00		PLANNED	Approved	11-Dec-24	17:00	12-Dec-24	23:00	May be given from 1700 Hrs
921	RQ199011	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 9 AT FATEHGARH_II(PG)		D	For final testing/fine tuning of CSD Relay of 400kV ICT	11/Dec/2024	14:00	12/Dec/2024	23:59	Kindly note that, during fine tuning of CSD, 4 to 5 on laod operations of ICT will be done from each bay	PLANNED	Approved	11-Dec-24	17:00	12-Dec-24	23:59	May be given from 1700 Hrs

922	RQ198990	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT JIND(PG)		D	VT Selection relay replacement and Back Up Impedence relay COE audit point rectification	11/Dec/2024	09:00	11/Dec/2024	17:30		PLANNED	Approved	11-Dec-24	09:00	11-Dec-24	17:30		
923	RQ199039	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HISSAR(PG)		C	FOR RETROFITMENT OF ISOLATOR IN ICT BAY,MAN BAY & TIE BAY IN 400KV SIDE AT HISAR SS IN ADD CAP BLOCK 19-24	11/Dec/2024	07:00	20/Dec/2024	20:00	DIA SHALL REMAIN OPEN DURING THE WORK	PLANNED	Rejected						Duplicate entry
924	RQ198996	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BHADLA_2 (PG)		D	AMP work of transfermer and rectification of CoE Audit point	09/Dec/2024	16:00	10/Dec/2024	23:00		PLANNED	Approved	09-Dec-24	17:00	10-Dec-24	23:00		May be given from 1700 Hrs
925	RQ199010	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT FATEHGARH_II(PG)		D	For final testing/fine tuning of CSD Relay of 400kV ICT	09/Dec/2024	14:00	10/Dec/2024	23:59	Kindly note that, during fine tuning of CSD, 4 to 5 on laod operations of ICT will be done from each bay	PLANNED	Approved	09-Dec-24	17:00	10-Dec-24	23:59		May be given from 1700 Hrs
926	RQ198989	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT JIND(PG)		D	RTCC Panel Intergration	09/Dec/2024	09:00	09/Dec/2024	20:00		PLANNED	Approved	09-Dec-24	09:00	09-Dec-24	20:00		
927	RQ199032	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MEERUT(PG)		C	For AMP and Attending Oil Leakage in Radiator	09/Dec/2024	09:00	10/Dec/2024	17:30		PLANNED	Approved	09-Dec-24	09:00	10-Dec-24	17:30		
928	RQ198995	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA_2 (PG)		D	AMP work of transfermer and rectification of CoE Audit point	07/Dec/2024	16:00	08/Dec/2024	23:00		PLANNED	Approved	07-Dec-24	17:00	08-Dec-24	23:00		May be given from 1700 Hrs
929	RQ199009	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT FATEHGARH_II(PG)		D	For final testing/fine tuning of CSD Relay of 400kV ICT	07/Dec/2024	14:00	08/Dec/2024	23:59	Kindly note that, during fine tuning of CSD, 4 to 5 on laod operations of ICT will be done from each bay	PLANNED	Approved	07-Dec-24	17:00	08-Dec-24	23:59		May be given from 1700 Hrs
930	RQ199008	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT FATEHGARH_II(PG)		D	For final testing/fine tuning of CSD Relay of 400kV ICT	04/Dec/2024	14:00	05/Dec/2024	23:59	Kindly note that, during fine tuning of CSD, 4 to 5 on laod operations of ICT will be done from each bay	PLANNED	Approved	04-Dec-24	17:00	05-Dec-24	23:59		May be given from 1700 Hrs
931	RQ199029	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BASSI(PG)		D	For CoE compliances & AMP works	04/Dec/2024	09:00	04/Dec/2024	17:30		PLANNED	Approved	04-Dec-24	09:00	04-Dec-24	17:30		
932	RQ199018	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT TUGHLAKABAD(PG)		D	For AMP works	04/Dec/2024	08:00	04/Dec/2024	18:00	permission for availing shutdown may be granted for last week in	PLANNED	Approved	04-Dec-24	08:00	04-Dec-24	18:00		
933	RQ198974	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT JAIPUR SOUTH(PG)		D	AMP OFTRANSFORMER &reactification of CoE Audit Point	03/Dec/2024	09:00	03/Dec/2024	20:00		PLANNED	Approved	03-Dec-24	09:00	03-Dec-24	20:00		

934	RQ199028	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BASSI(PG)		D	For CoE compliances & AMP works	03/Dec/2024	09:00	03/Dec/2024	17:30		PLANNED	Approved	03-Dec-24	09:00	03-Dec-24	17:30		
935	RQ198973	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT JAIPUR SOUTH(PG)		D	10 year test of ICT-01	02/Dec/2024	09:00	02/Dec/2024	20:00		PLANNED	Approved	02-Dec-24	09:00	02-Dec-24	20:00		
936	RQ199027	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BASSI(PG)		D	For CoE compliances & AMP works	02/Dec/2024	09:00	02/Dec/2024	17:30		PLANNED	Approved	02-Dec-24	09:00	02-Dec-24	17:30		
937	RQ199050	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BIKANER_2 (PBTSL)		D	Bay Extension Work	01/Dec/2024	17:00	03/Dec/2024	23:00		PLANNED	Approved	01-Dec-24	17:00	03-Dec-24	23:00	May be given from 1700 Hrs	
938	RQ199038	OCC_225	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HISSAR(PG)		C	FOR RETROFITMENT OF ISOLATOR IN ICT BAY,MAN BAY & TIE BAY IN 400KV SIDE AT HISAR SS IN ADD CAP BLOCK 19-24	01/Dec/2024	07:00	10/Dec/2024	20:00	DIA SHALL REMAIN OPEN DURING THE WORK	PLANNED	Rejected						Duplicate entry
939	RQ198548	OCC_225	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT JEHTA_HARDOI ROAD (UP)	UPPTCL	D	Shutdown of 500 MVA ICT-2 for annual routine testing work	23/Dec/2024	10:00	24/Dec/2024	17:00		PLANNED	Approved	23-Dec-24	10:00	24-Dec-24	17:00		
940	RQ198549	OCC_225	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT JEHTA_HARDOI ROAD (UP)	UPPTCL	D	* Shutdown of 500 MVA ICT-1 for annual routine testing work.	20/Dec/2024	10:00	21/Dec/2024	17:00		PLANNED	Approved	20-Dec-24	10:00	21-Dec-24	17:00		
941	RQ198507	OCC_225	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PANKI(UP)	UPPTCL	C	SHUTDOWN OF 315 MVA ICT-II FOR STRINGING OF 220KV JACK BUS TWIN MOOSE >X CONDUCTOR OF 315MVA ICT-II	18/Dec/2024	10:00	23/Dec/2024	17:00		PLANNED	Approved	18-Dec-24	10:00	23-Dec-24	17:00	May be allowed subject to other ICT must remain in service/Load to be managed by UP	
942	RQ198535	OCC_225	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT SULTANPUR(UP)	UPPTCL	C	For Preventive Maintenance of ICT	17/Dec/2024	10:00	17/Dec/2024	17:00		PLANNED	Approved	17-Dec-24	10:00	17-Dec-24	17:00		
943	RQ198940	OCC_225	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SULTANPUR(UP)	UPPTCL	C	For Preventive Maintenance of ICT	16/Dec/2024	10:00	16/Dec/2024	17:00		PLANNED	Approved	16-Dec-24	10:00	16-Dec-24	17:00		
944	RQ198943	OCC_225	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SULTANPUR(UP)	UPPTCL	C	For Preventive Maintenance of ICT	14/Dec/2024	10:00	14/Dec/2024	17:00		PLANNED	Approved	14-Dec-24	10:00	14-Dec-24	17:00		
945	RQ198508	OCC_225	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT PANKI(UP)	UPPTCL	C	SHUTDOWN OF 500MVA ICT-I FOR STRINGING OF 220KV JACKBUS TWIN MOOSE >X CONDUCTOR OF 500MVA ICT-I	12/Dec/2024	10:00	17/Dec/2024	17:00		PLANNED	Approved	12-Dec-24	10:00	17-Dec-24	17:00	May be allowed subject to other ICT must remain in service/Load to be managed by UP	
946	RQ198543	OCC_225	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BASTI(UP)	UPPTCL	C	Shutdown required for routine testing and maintenance work	12/Dec/2024	10:00	12/Dec/2024	18:00		PLANNED	Approved	12-Dec-24	10:00	12-Dec-24	18:00		
947	RQ198542	OCC_225	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BASTI(UP)	UPPTCL	C	Shutdown required for routine testing and maintenance work	11/Dec/2024	10:00	11/Dec/2024	18:00		PLANNED	Approved	11-Dec-24	10:00	11-Dec-24	18:00		

948	RQ198320	OCC_225	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAREILLY(UP)	UPPTCL	D	Preventive maintenance work	11/Dec/2024	08:00	11/Dec/2024	17:00	Preventive Maintenance works. No supply affected, maintained through ICT-I & II	PLANNED	Approved	11-Dec-24	08:00	11-Dec-24	17:00	
949	RQ198944	OCC_225	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAREILLY(UP)	UPPTCL	C	For preventive maintenance work. No supply disturb between this period.	11/Dec/2024	08:00	11/Dec/2024	17:00		PLANNED	Approved	11-Dec-24	08:00	11-Dec-24	17:00	
950	RQ198318	OCC_225	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT RAMPUR_PRSTL (UP)	UPPTCL	C	SF6 GD BODY REPLACEMENT	10/Dec/2024	09:00	11/Dec/2024	17:30		PLANNED	Approved	10-Dec-24	09:00	11-Dec-24	17:30	Other ICT must be in service during shutdown/Load to be managed by UP
951	RQ198322	OCC_225	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BAREILLY(UP)	UPPTCL	D	Preventive maintenance work	10/Dec/2024	08:00	10/Dec/2024	17:00	Preventive Maintenance works. No supply affected, maintained through ICT-I & III	PLANNED	Approved	10-Dec-24	08:00	10-Dec-24	17:00	
952	RQ198946	OCC_225	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BAREILLY(UP)	UPPTCL	C	For preventive maintenance work. No supply disturb between this period.	10/Dec/2024	08:00	10/Dec/2024	17:00		PLANNED	Approved	10-Dec-24	08:00	10-Dec-24	17:00	
953	RQ198949	OCC_225	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT MURADNAGAR_1 (UP)	UPPTCL	D	shutdown of 315 MVA ICT-3 for routine testing	09/Dec/2024	10:00	09/Dec/2024	18:00		PLANNED	Approved	09-Dec-24	10:00	09-Dec-24	18:00	
954	RQ199193	OCC_225	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT NOIDA SEC 148(UP)	UPPTCL	C	DUE TO SHUTDOWN OF BOTH 400KV BUS THE ICT-1 WILL REMAIN UNDER SHUTDOWN	09/Dec/2024	10:00	14/Dec/2024	10:00	ICT-1&2(400/220KV) FEEDS 2 NOS 220/33KV POWER TRANSFORMER AND 1 NO. 220/132KV POWER TRANSFORMER AND 2 NOS 220KV TRANSMISSION LINES THROUGH 220KV BUS 1&2. DURING THE SHUTDOWN PERIOD THE 220KV BUS WILL BE CHARGED THROUGH THESE 2 NOS 220KV LINE	PLANNED	Approved	09-Dec-24	10:00	14-Dec-24	10:00	may be allowed subject to load to be managed by UP at Noida Sec 148

955	RQ199194	OCC_225	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT NOIDA SEC 148(UP)	UPPTCL	C	DUE TO SHUTDOWN OF BOTH 400KV BUS THE ICT-2 WILL REMAIN UNDER SHUTDOWN	09/Dec/2024	10:00	14/Dec/2024	10:00	ICT-1&2(400/220KV) FEEDES 2 NOS 220/33KV POWER TRANSFORMER AND 1 NO. 220/132KV POWER TRANSFORMER AND 2 NOS 220KV TRANSMISSION LINES THROUGH 220KV BUS 1&2. DURING THE SHUTDOWN PERIOD THE 220KV BUS WILL BE CHARGED THROUGH THESE 2 NOS 220KV LINE	PLANNED	Approved	09-Dec-24	10:00	14-Dec-24	10:00	may be allowed subject to load to be managed by UP at Noida Sec 148
956	RQ198321	OCC_225	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAREILLY(UP)	UPPTCL	D	Preventive maintenance work	09/Dec/2024	08:00	09/Dec/2024	17:00	Preventive Maintenance works. No supply affected, maintained through ICT-II & III	PLANNED	Approved	09-Dec-24	08:00	09-Dec-24	17:00	
957	RQ198945	OCC_225	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAREILLY(UP)	UPPTCL	C	For preventive maintenance work. No supply disturb between this period.	09/Dec/2024	08:00	09/Dec/2024	17:00		PLANNED	Approved	09-Dec-24	08:00	09-Dec-24	17:00	
958	RQ198319	OCC_225	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT RAMPUR_PRSTL (UP)	UPPTCL	C	SF6 GD BODY REPLACEMENT	07/Dec/2024	09:00	09/Dec/2024	17:30		PLANNED	Approved	07-Dec-24	09:00	09-Dec-24	17:30	Other ICT must be in service during shutdown/Load to be managed by UP
959	RQ199299	OCC_225	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 3 AT MAU(UP)	UPPTCL	C	CT tan delta testing and other maintenance work	07/Dec/2024	09:00	07/Dec/2024	15:00		PLANNED	Approved	07-Dec-24	09:00	07-Dec-24	15:00	
960	RQ198511	OCC_225	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MUZAFFARNAGAR(UP)	UPPTCL	C	FOR REPAIRING OF PANTOGRAPH ISOLATOR UNDER 400KV A BUS/ROUTINE ->X MAINTENANCE OF PANTOGRAPH UNDER A BUS AND C BUS	06/Dec/2024	10:00	06/Dec/2024	16:00		PLANNED	Approved	06-Dec-24	10:00	06-Dec-24	16:00	
961	RQ198539	OCC_225	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT GORAKHPUR(UP)	UPPTCL	C	SHUT DOWN FOR MAINTENANCE OF BAY AND CT TESTING.	06/Dec/2024	10:00	06/Dec/2024	18:00		PLANNED	Approved	06-Dec-24	10:00	06-Dec-24	18:00	
962	RQ199300	OCC_225	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 2 AT MAU(UP)	UPPTCL	C	retrofitting of REF relay	06/Dec/2024	09:00	06/Dec/2024	15:00		PLANNED	Approved	06-Dec-24	09:00	06-Dec-24	15:00	
963	RQ199301	OCC_225	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 1 AT MAU(UP)	UPPTCL	C	retrofitting of REF relay	05/Dec/2024	09:00	05/Dec/2024	15:00		PLANNED	Approved	05-Dec-24	09:00	05-Dec-24	15:00	

964	RQ198394	OCC_225	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 1 AT NEHTAUR(UP)	UPPTCL	C	As instructed by SLDC, SPS has to implement at Nehtaur S/s. Hence the shutdown of 3 x 200 MVA, 400/132 KV ICT's is required simultaneously to implement the same	05/Dec/2024	09:00	05/Dec/2024	13:00		PLANNED	Approved	08-Dec-24	09:00	08-Dec-24	13:00	Shutdown may availed on weekend/ Load to be managed by UP at Nehtaur
965	RQ198395	OCC_225	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 3 AT NEHTAUR(UP)	UPPTCL	C	As instructed by SLDC, SPS has to implement at Nehtaur S/s. Hence the shutdown of 3 x 200 MVA, 400/132 KV ICT's is required simultaneously to implement the same	05/Dec/2024	09:00	05/Dec/2024	13:00		PLANNED	Approved	08-Dec-24	09:00	08-Dec-24	13:00	Shutdown may availed on weekend/ Load to be managed by UP at Nehtaur
966	RQ198393	OCC_225	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 2 AT NEHTAUR(UP)	UPPTCL	C	As instructed by SLDC, SPS has to implement at Nehtaur S/s. Hence the shutdown of 3 x 200 MVA, 400/132 KV ICT's is required simultaneously to implement the same	05/Dec/2024	09:00	05/Dec/2024	13:00		PLANNED	Approved	08-Dec-24	09:00	08-Dec-24	13:00	Shutdown may availed on weekend/ Load to be managed by UP at Nehtaur
967	RQ198952	OCC_225	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MUZAFFARNAGAR(UP)	UPPTCL	C	FOR REPAIRINGB AND MAINTENANCE OF PANTOGRAPH ISOLATOR EACH PHASE UNDER >X 400KV B BUS OF 315MVA ICT-2	04/Dec/2024	12:00	04/Dec/2024	16:00		PLANNED	Approved	04-Dec-24	12:00	04-Dec-24	16:00	
968	RQ198942	OCC_225	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 2 AT SULTANPUR(UP)	UPPTCL	C	For internal inspection of T/F and Centrifuging of T/F Oil	03/Dec/2024	10:00	12/Dec/2024	17:00		PLANNED	Approved	03-Dec-24	10:00	12-Dec-24	17:00	
969	RQ198538	OCC_225	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT GORAKHPUR(UP)	UPPTCL	C	SHUT DOWN FOR ROUTINE TESTING AND MAINTENANCE WORK.	03/Dec/2024	10:00	03/Dec/2024	18:00		PLANNED	Approved	03-Dec-24	10:00	03-Dec-24	18:00	
970	RQ198546	OCC_225	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT AZAMGARH(UP)	UPPTCL	C	TAN DELTA TESTING OF 500MVA ICT BUSHING < >&< > WINDING AND TRANSFORMER >X OIL TOP UP FOR PRE WINTER.O	03/Dec/2024	09:00	03/Dec/2024	17:00		PLANNED	Approved	03-Dec-24	09:00	03-Dec-24	17:00	
971	RQ198948	OCC_225	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MURADNAGAR_1 (UP)	UPPTCL	D	shutdown of 500VA ICT-2 for routine test	02/Dec/2024	10:00	02/Dec/2024	18:00		PLANNED	Approved	02-Dec-24	10:00	02-Dec-24	18:00	
972	RQ198957	OCC_225	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GR.NOIDA(UPC)	UPPTCL	C	Tan Delta testing will be done of CTs of mentioned ICT.	01/Dec/2024	10:30	07/Dec/2024	16:00		PLANNED	Approved	01-Dec-24	10:30	01-Dec-24	16:00	
973	RQ198226	OCC_225	slcpcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAKHU(PS)	PSSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	23/Dec/2024	08:00	23/Dec/2024	18:00		PLANNED	Approved	23-Dec-24	08:00	23-Dec-24	18:00	

974	RQ198225	OCC_225	slcpcs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	18/Dec/2024	08:00	18/Dec/2024	18:00		PLANNED	Approved	18-Dec-24	08:00	18-Dec-24	18:00	
975	RQ198224	OCC_225	slcpcs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NAKODAR(P5G)	PSTCL	D	Periodic Maintenance	17/Dec/2024	08:00	17/Dec/2024	18:00		PLANNED	Approved	17-Dec-24	08:00	17-Dec-24	18:00	
976	RQ198223	OCC_225	slcpcs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	13/Dec/2024	08:00	13/Dec/2024	18:00		PLANNED	Approved	13-Dec-24	08:00	13-Dec-24	18:00	
977	RQ198220	OCC_225	slcpcs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	11/Dec/2024	08:00	11/Dec/2024	18:00		PLANNED	Approved	11-Dec-24	08:00	11-Dec-24	18:00	
978	RQ198221	OCC_225	slcpcs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT RAJPURA(PS)	PSTCL	D	Annual maintenance/protect ion testing of bay and its related equipments.	11/Dec/2024	08:00	11/Dec/2024	18:00	Shutdown required of ICT, ICT bays (HV, LV & Tie)	PLANNED	Approved	11-Dec-24	08:00	11-Dec-24	18:00	
979	RQ198222	OCC_225	slcpcs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DHURI(PS)	PSTCL	D	T/F Body Cleaning, Touchup paint, Paint on HVWSS pipes	11/Dec/2024	08:00	11/Dec/2024	18:00		PLANNED	Approved	11-Dec-24	08:00	11-Dec-24	18:00	
980	RQ198219	OCC_225	slcpcs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT RAJPURA(PS)	PSTCL	D	Annual maintenance/protect ion testing of ICT and its related equipments.	10/Dec/2024	08:00	10/Dec/2024	18:00	Shutdown required of ICT, ICT bays (HV, LV & Tie)	PLANNED	Approved	10-Dec-24	08:00	10-Dec-24	18:00	
981	RQ198218	OCC_225	slcpcs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DHURI(PS)	PSTCL	D	Maintenance of ICT Bushing Clamps, 220 kV Output Bus bar , 412 89L Isolator, HV & LV LA	09/Dec/2024	08:00	09/Dec/2024	18:00		PLANNED	Approved	09-Dec-24	08:00	09-Dec-24	18:00	
982	RQ198217	OCC_225	slcpcs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DHURI(PS)	PSTCL	D	Maintenance of (205 89L, 205 89C, CT 205, CB 205	05/Dec/2024	08:00	05/Dec/2024	18:00		PLANNED	Approved	05-Dec-24	08:00	05-Dec-24	18:00	
983	RQ198216	OCC_225	slcpcs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT DHURI(PS)	PSTCL	D	Maintenance of isolator 405 89B, 405 CB, 405 CT and 406 89A, 406 CT Tightness of terminal connectors and cleaning of Marshalling boxes	04/Dec/2024	08:00	04/Dec/2024	18:00		PLANNED	Approved	04-Dec-24	08:00	04-Dec-24	18:00	
984	RQ198214	OCC_225	slcpcs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT NAKODAR(P5G)	PSTCL	D	Periodic Maintenance	03/Dec/2024	08:00	03/Dec/2024	18:00		PLANNED	Approved	03-Dec-24	08:00	03-Dec-24	18:00	
985	RQ198215	OCC_225	slcpcs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT DHURI(PS)	PSTCL	D	T/F Body Cleaning, Touchup paint, Paint on HVWSS pipes	03/Dec/2024	08:00	03/Dec/2024	18:00		PLANNED	Approved	03-Dec-24	08:00	03-Dec-24	18:00	
986	RQ198211	OCC_225	slcpcs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	02/Dec/2024	08:00	02/Dec/2024	18:00		PLANNED	Approved	02-Dec-24	08:00	02-Dec-24	18:00	

987	RQ198212	OCC_225	slcpcs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes, BMK, CTR Panel and C&R Panels	02/Dec/2024	08:00	02/Dec/2024	18:00		PLANNED	Approved	02-Dec-24	08:00	02-Dec-24	18:00	
988	RQ198213	OCC_225	slcpcs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT DHURI(PS)	PSTCL	D	Maintenance of isolator 202 89L, 202 89C and tightening of clamps of CB 202 & CT 202.	02/Dec/2024	08:00	02/Dec/2024	18:00		PLANNED	Approved	02-Dec-24	08:00	02-Dec-24	18:00	
989	RQ198953	OCC_225	ntpcos_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT DADRIGAS(NT)	NTPC	C	For annual maintenance of 400/220KV ICT#4 Transformer along with 220KV & 400KV associated Bay Equipment	20/Dec/2024	08:00	30/Dec/2024	18:00		PLANNED	Approved	20-Dec-24	08:00	30-Dec-24	18:00	May be given subject to no generation evacuation constraints/other ICT must remain in service
990	RQ198033	OCC_225	singrauli_sd	TRANSFORMER	400/132 KV 100 MVA ICT 1 AT SINGRAULI(NT)	NTPC	C	ISOLATOR REPLACEMENT	09/Dec/2024	08:00	13/Dec/2024	18:00	SHUTDOWN REQUIRED	PLANNED	Approved	09-Dec-24	08:00	13-Dec-24	18:00	NTPC intimated that s/d required for Bus isolator replacement work
991	RQ198951	OCC_225	ntpcos_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DADRIGAS(NT)	NTPC	C	For annual maintenance of 400/220KV ICT#3 Transformer along with 220KV & 400KV associated Bay Equipment	09/Dec/2024	08:00	19/Dec/2024	18:00		PLANNED	Approved	09-Dec-24	08:00	19-Dec-24	18:00	May be given subject to no generation evacuation constraints/other ICT must remain in service
992	RQ198032	OCC_225	singrauli_sd	TRANSFORMER	400/132 KV 100 MVA ICT 1 AT SINGRAULI(NT)	NTPC	C	ISOLATOR REPLACEMENT	02/Dec/2024	08:00	07/Dec/2024	18:00	SHUTDOWN REQUIRED	PLANNED	Approved	02-Dec-24	08:00	07-Dec-24	18:00	NTPC intimated that s/d required for Line isolator replacement work
993	RQ198442	OCC_225	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DHANODA(HV)	HVPNL	D	Replacement of worn-out conductor and bay maintenance.	18/Dec/2024	09:00	18/Dec/2024	18:00		PLANNED	Approved	18-Dec-24	09:00	18-Dec-24	18:00	
994	RQ198449	OCC_225	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT DAULATABAD(HV)	HVPNL	D	Yearly mtc.	11/Dec/2024	09:00	11/Dec/2024	17:00		PLANNED	Approved	11-Dec-24	09:00	11-Dec-24	17:00	
995	RQ198448	OCC_225	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DAULATABAD(HV)	HVPNL	D	Yearly mtc.	04/Dec/2024	09:00	04/Dec/2024	17:00		PLANNED	Approved	04-Dec-24	09:00	04-Dec-24	17:00	
996	RQ199289	OCC_225	bbmb_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHIWANI(BB)	BBMB	D	Yearly mtc.	10/Dec/2024	08:00	10/Dec/2024	18:00		PLANNED	Approved	10-Dec-24	08:00	10-Dec-24	18:00	
997	RQ199222	OCC_225	slcdcv_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BAMNOLI(DV)	DTL	D	for transformer testing and annual maintenance as per manual	06/Dec/2024	09:00	06/Dec/2024	17:00	load shall be shared to ICT-2 & ICT-4	PLANNED	Approved	06-Dec-24	09:00	06-Dec-24	17:00	
998	RQ199221	OCC_225	slcdcv_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BAMNOLI(DV)	DTL	D	for transformer testing and annual maintenance as per manual	05/Dec/2024	09:00	05/Dec/2024	17:00	load shall be shared to ICT-4 & ICT-3	PLANNED	Approved	05-Dec-24	09:00	05-Dec-24	17:00	
999	RQ198323	OCC_225	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HARDUAGANJ (UP)	UPRVU NL	D	For testing of HV & IV side CBs, CTs and Bays maintenance	01/Dec/2024	08:00	04/Dec/2024	18:00		PLANNED	Approved	01-Dec-24	08:00	04-Dec-24	18:00	
1000	RQ199523	OCC_225	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 2 AT PITHORAGARH(PG)	POWER GRID	D	AMP Work	30/Dec/2024	08:00	30/Dec/2024	18:00		PLANNED	Approved	30-Dec-24	08:00	30-Dec-24	18:00	

1001	RQ198196	OCC_225	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Preventive maintenance work of the 220kV Transmission lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc.	30/Dec/2024	10:00	31/Dec/2024	16:30	Shutdown required on daily basis from 10:00 to 16:30 hrs. During this shutdown period & Power of ADHPL & Phozal HPPTCL will be evacuated through 220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1 & 220KV Phozal(HP)-Nallagarh(PG) (ADHPL) Ckt-1).	PLANNED	Approved	30-Dec-24	10:00	31-Dec-24	16:30	May be given subject to real time grid conditions/Subject to no generation evacuation constraints at Ad hydro
1002	RQ198195	OCC_225	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Preventive maintenance work of the 220kV Transmission lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc.	23/Dec/2024	10:00	28/Dec/2024	16:30	Shutdown required on daily basis from 10:00 to 16:30 hrs. During this shutdown period & Power of ADHPL & Phozal HPPTCL will be evacuated through 220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1 & 220KV Phozal(HP)-Nallagarh(PG) (ADHPL) Ckt-1).	PLANNED	Approved	23-Dec-24	10:00	28-Dec-24	16:30	May be given subject to real time grid conditions/Subject to no generation evacuation constraints at Ad hydro

1003	RQ198194	OCC_225	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Preventive maintenance work of the 220kV Transmission lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc.	16/Dec/2024	10:00	21/Dec/2024	16:30	Shutdown required on daily basis from 10:00 to 16:30 hrs. During this shutdown period & Power of ADHPL & Phozal HPPTCL will be evacuated through 220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1 & 220KV Phozal(HP)-Nallagarh(PG) (ADHPL) Ckt-1).	PLANNED	Approved	16-Dec-24	10:00	21-Dec-24	16:30	May be given subject to real time grid conditions/Subject to no generation evacuation constraints at Ad hydro
1004	RQ198193	OCC_225	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Preventive maintenance work of the 220kV Transmission lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc.	09/Dec/2024	10:00	14/Dec/2024	16:30	Shutdown required on daily basis from 10:00 to 16:30 hrs. During this shutdown period & Power of ADHPL & Phozal HPPTCL will be evacuated through 220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1 & 220KV Phozal(HP)-Nallagarh(PG) (ADHPL) Ckt-1).	PLANNED	Approved	09-Dec-24	10:00	14-Dec-24	16:30	May be given subject to real time grid conditions/Subject to no generation evacuation constraints at Ad hydro

1005	RQ198192	OCC_225	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Preventive maintenance work of the 220kV Transmission lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc.	02/Dec/2024	10:00	07/Dec/2024	16:30	Shutdown required on daily basis from 10:00 to 16:30 hrs. During this shutdown period & Power of ADHPL & Phozal HPPTCL will be evacuated through 220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1 & 220KV Phozal(HP)-Nallagarh(PG) (ADHPL) Ckt-1).	PLANNED	Approved	02-Dec-24	10:00	07-Dec-24	16:30	May be given subject to real time grid conditions/Subject to no generation evacuation constraints at Ad hydro
1006	RQ199436	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	"Shutdown for reinstallation of Aviation Globules after OPGW works under ULDC Scheme. "	01/Dec/2024	07:00	31/Dec/2024	18:00	Under construction head, Kindly approve	PLANNED	Approved	01-Dec-24	07:00	31-Dec-24	18:00	May be allowed subject to Ad hydro & HP consent/Subject to no generation evacuation affected during shutdown
1007	RQ199437	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	"Shutdown for reinstallation of Aviation Globules after OPGW works under ULDC Scheme. "	01/Dec/2024	07:00	31/Dec/2024	18:00	Under construction head, Kindly approve	PLANNED	Approved	01-Dec-24	07:00	31-Dec-24	18:00	May be allowed subject to Ad hydro & HP consent/Subject to no generation evacuation affected during shutdown
1008	RQ198283	OCC_225	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-KARTARPUR(PG) (PSTCL) CKT-2	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	30/Dec/2024	08:00	30/Dec/2024	18:00		PLANNED	Approved	30-Dec-24	08:00	30-Dec-24	18:00	
1009	RQ198284	OCC_225	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PG) (PS) CKT-2	PSTCL	D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no140 to 150	30/Dec/2024	08:00	30/Dec/2024	18:00		PLANNED	Approved	30-Dec-24	08:00	30-Dec-24	18:00	
1010	RQ198279	OCC_225	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PG) (PS) CKT-1	PSTCL	D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no140 to 150	24/Dec/2024	08:00	24/Dec/2024	18:00		PLANNED	Approved	24-Dec-24	08:00	24-Dec-24	18:00	
1011	RQ198276	OCC_225	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-KARTARPUR(PG) (PSTCL) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	23/Dec/2024	08:00	23/Dec/2024	18:00		PLANNED	Approved	23-Dec-24	08:00	23-Dec-24	18:00	
1012	RQ198277	OCC_225	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PG) (PS) CKT-2	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	23/Dec/2024	08:00	23/Dec/2024	18:00		PLANNED	Approved	23-Dec-24	08:00	23-Dec-24	18:00	
1013	RQ198620	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-KARTARPUR(PG) (PSTCL) CKT-2	PSTCL	D	LINE EQUIPMENT AMP WORK	18/Dec/2024	09:00	18/Dec/2024	18:00	Kindly approve	PLANNED	Approved	18-Dec-24	09:00	18-Dec-24	18:00	

1014	RQ198270	OCC_225	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAGRAON(PG)-LUDHIANA(PG) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 20 to 40	17/Dec/2024	08:00	17/Dec/2024	18:00		PLANNED	Approved	17-Dec-24	08:00	17-Dec-24	18:00	
1015	RQ198619	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-KARTARPUR(PG) (PSTCL) CKT-1	PSTCL	D	LINE EQUIPMENT AMP WORK	16/Dec/2024	09:00	16/Dec/2024	18:00	Kindly approve	PLANNED	Approved	16-Dec-24	09:00	16-Dec-24	18:00	
1016	RQ198267	OCC_225	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-AJITWAL(PG) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 45 to 65	16/Dec/2024	08:00	16/Dec/2024	18:00		PLANNED	Approved	16-Dec-24	08:00	16-Dec-24	18:00	
1017	RQ198265	OCC_225	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PG) (PS) CKT-2	PSTCL	D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 150 to 160	14/Dec/2024	08:00	14/Dec/2024	18:00		PLANNED	Approved	14-Dec-24	08:00	14-Dec-24	18:00	
1018	RQ198412	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-DORAH(A) (PS) (PSTCL) CKT-1	PSTCL	D	For AMP of Line equipments	13/Dec/2024	09:00	13/Dec/2024	17:00	Kindly approve	PLANNED	Approved	13-Dec-24	09:00	13-Dec-24	17:00	
1019	RQ198591	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(PG) (PSTCL) CKT-3	PSTCL	D	AMP Works	13/Dec/2024	08:00	13/Dec/2024	18:00	Kindly approve	PLANNED	Approved	13-Dec-24	08:00	13-Dec-24	18:00	
1020	RQ198264	OCC_225	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(PG) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 270 to 290	13/Dec/2024	08:00	13/Dec/2024	18:00		PLANNED	Approved	13-Dec-24	08:00	13-Dec-24	18:00	
1021	RQ198524	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AMRITSAR(PG)-KHASHA(PG) (PSTCL) CKT-2	PSTCL	D	FOR AMP WORKS OF LINE EQUIPMENTS	12/Dec/2024	10:00	12/Dec/2024	18:00	Kindly approve	PLANNED	Approved	12-Dec-24	10:00	12-Dec-24	18:00	
1022	RQ198410	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PAKHOWAL(PG)-LUDHIANA(PG) (PSTCL) CKT-1	PSTCL	D	For AMP of Line equipments	12/Dec/2024	09:00	12/Dec/2024	17:00	Kindly approve	PLANNED	Approved	12-Dec-24	09:00	12-Dec-24	17:00	
1023	RQ198262	OCC_225	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(PG) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 290/1 to 290/15	12/Dec/2024	08:00	12/Dec/2024	18:00		PLANNED	Approved	12-Dec-24	08:00	12-Dec-24	18:00	
1024	RQ198523	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AMRITSAR(PG)-KHASHA(PG) (PSTCL) CKT-1	PSTCL	D	FOR AMP WORKS OF LINE EQUIPMENTS	11/Dec/2024	10:00	11/Dec/2024	18:00	Kindly approve	PLANNED	Approved	11-Dec-24	10:00	11-Dec-24	18:00	
1025	RQ198414	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(PG) (PSTCL) CKT-2	PSTCL	D	For AMP of Line equipments	11/Dec/2024	09:00	11/Dec/2024	17:00	Kindly approve	PLANNED	Approved	11-Dec-24	09:00	11-Dec-24	17:00	
1026	RQ198590	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(PG) (PSTCL) CKT-1	PSTCL	D	AMP Works	11/Dec/2024	08:00	11/Dec/2024	18:00	Kindly approve	PLANNED	Approved	11-Dec-24	08:00	11-Dec-24	18:00	
1027	RQ198261	OCC_225	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MEHAL-KALAN(PG) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 1 to 20	11/Dec/2024	08:00	11/Dec/2024	18:00		PLANNED	Approved	11-Dec-24	08:00	11-Dec-24	18:00	
1028	RQ199227	OCC_225	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PG) (PS) CKT-1	PSTCL	C	Replacement of 220 kV Single Bus Bar with Twin 0.5 Sq. Inch ACSR Morkulla Conductor bus bar at 220 kV Switchyard	11/Dec/2024	08:00	16/Dec/2024	18:00		PLANNED	Approved	11-Dec-24	08:00	16-Dec-24	18:00	may be allowed subject to no generation constraints

1029	RQ198413	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(PS) (PSTCL) CKT-1	PSTCL	D	For AMP of Line equipments	10/Dec/2024	09:00	10/Dec/2024	17:00	Kindly approve	PLANNED	Approved	10-Dec-24	09:00	10-Dec-24	17:00	
1030	RQ198258	OCC_225	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAGRAON(P)-LUDHIANA(PG) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 5 to 20	10/Dec/2024	08:00	10/Dec/2024	18:00		PLANNED	Approved	10-Dec-24	08:00	10-Dec-24	18:00	
1031	RQ198411	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-LALTOKALAN(PS) (PSTCL) CKT-2	PSTCL	D	For AMP of Line equipments	09/Dec/2024	09:00	09/Dec/2024	17:00	Kindly approve	PLANNED	Approved	09-Dec-24	09:00	09-Dec-24	17:00	
1032	RQ198254	OCC_225	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(PS) (PSTCL) CKT-2	PSTCL	D	Tree cutting and Jumper tightening TN 250 to 270	09/Dec/2024	08:00	09/Dec/2024	18:00		PLANNED	Approved	09-Dec-24	08:00	09-Dec-24	18:00	
1033	RQ198256	OCC_225	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(P) (PS) CKT-1	PSTCL	D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 150 to 160	09/Dec/2024	08:00	09/Dec/2024	18:00		PLANNED	Approved	09-Dec-24	08:00	09-Dec-24	18:00	
1034	RQ199228	OCC_225	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(P) (PS) CKT-2	PSTCL	C	Replacement of 220 kV Single Bus Bar with Twin 0.5 Sq. Inch ACSR Morkulla Conductor bus bar at 220 kV Switchyard	05/Dec/2024	08:00	10/Dec/2024	18:00		PLANNED	Approved	05-Dec-24	08:00	10-Dec-24	18:00	may be allowed subject to no generation constraints
1035	RQ198300	OCC_225	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PAKHOWAL(P)-LUDHIANA(PG) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 5 to 30	05/Dec/2024	08:00	05/Dec/2024	18:00		PLANNED	Approved	05-Dec-24	08:00	05-Dec-24	18:00	
1036	RQ198249	OCC_225	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(P) (PS) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	05/Dec/2024	08:00	05/Dec/2024	18:00		PLANNED	Approved	05-Dec-24	08:00	05-Dec-24	18:00	
1037	RQ198250	OCC_225	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(P) (PSTCL) CKT-2	PSTCL	D	Tree cutting and Jumper tightening of Tower No. 01 to 04.	05/Dec/2024	08:00	05/Dec/2024	18:00		PLANNED	Approved	05-Dec-24	08:00	05-Dec-24	18:00	
1038	RQ198246	OCC_225	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(P) (PSTCL) CKT-2	PSTCL	D	Tree cutting and Jumper tightening TN 290/1 to 290/15	04/Dec/2024	08:00	04/Dec/2024	18:00		PLANNED	Approved	04-Dec-24	08:00	04-Dec-24	18:00	
1039	RQ198245	OCC_225	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-LALTOKALAN(P) (PSTCL) CKT-2	PSTCL	D	Tree cutting and Jumper tightening TN 1 to 10	03/Dec/2024	08:00	03/Dec/2024	18:00		PLANNED	Approved	03-Dec-24	08:00	03-Dec-24	18:00	
1040	RQ198243	OCC_225	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-LALTOKALAN(P) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 1 to 15	02/Dec/2024	08:00	02/Dec/2024	18:00		PLANNED	Approved	02-Dec-24	08:00	02-Dec-24	18:00	
1041	RQ198597	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MEHAL-KALAN(P) (PSTCL) CKT-2	PSTCL	D	AMP of Bay	01/Dec/2024	08:00	01/Dec/2024	18:00	Kindly approve	PLANNED	Approved	01-Dec-24	08:00	01-Dec-24	18:00	
1042	RQ199499	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-NAINI(RLY) (RAILWAYS) CKT-1	RAILWAYS	D	AMP Work	27/Dec/2024	09:00	27/Dec/2024	18:00		PLANNED	Approved	27-Dec-24	09:00	27-Dec-24	18:00	

1043	RQ199504	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-NAINI(RLY) (RAILWAYS) CKT-2	RAILWAYS	D	Line AMP Works	23/Dec/2024	08:00	23/Dec/2024	18:00		PLANNED	Approved	23-Dec-24	08:00	23-Dec-24	18:00	
1044	RQ198955	OCC_225	napp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NAPP(NP)-ATRAULI(UP)	UPPTCL	D	Line-5 Protection relay testing	27/Dec/2024	09:00	27/Dec/2024	19:00	Testing	PLANNED	Approved	27-Dec-24	09:00	27-Dec-24	19:00	
1045	RQ199364	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUCKNOW_1(PG)-BAKSHI KATALAB(UP) (UP) CKT-1	UPPTCL	D	LBB RELAY RETROFITMENT WORK	23/Dec/2024	10:00	23/Dec/2024	18:00		PLANNED	Approved	23-Dec-24	10:00	23-Dec-24	18:00	
1046	RQ199363	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHINHAT(UP)-LUCKNOW_1(PG) (UP) CKT-1	UPPTCL	D	LBB RELAY RETROFITMENT WORK	18/Dec/2024	10:00	18/Dec/2024	18:00		PLANNED	Approved	18-Dec-24	10:00	18-Dec-24	18:00	
1047	RQ199358	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KURSI ROAD(UP)-LUCKNOW_1(PG) (UP) CKT-2	UPPTCL	D	LBB RELAY RETROFITMENT WORK	18/Dec/2024	10:00	18/Dec/2024	18:00		PLANNED	Approved	18-Dec-24	10:00	18-Dec-24	18:00	
1048	RQ199357	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KURSI ROAD(UP)-LUCKNOW_1(PG) (UP) CKT-1	UPPTCL	D	LBB RELAY RETROFITMENT WORK	16/Dec/2024	10:00	16/Dec/2024	18:00		PLANNED	Approved	16-Dec-24	10:00	16-Dec-24	18:00	
1049	RQ199058	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANTNAGAR(UK)-BAREILLY(UP) (UP) CKT-1	UPPTCL	C	For preventive maintenance work. Partially supply may be affected as >X maintained through 400 KV SS Kashipur.	16/Dec/2024	08:00	16/Dec/2024	17:00		PLANNED	Conditionally Approved	16-Dec-24	08:00	16-Dec-24	17:00	Subject to Uttarkhand consent at real time
1050	RQ198349	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANTNAGAR(UK)-BAREILLY(UP) (UP) CKT-1	UPPTCL	D	Preventive Maintenance works. Partial supply may affect, as maintained through 400KV SS Kashipur.	16/Dec/2024	08:00	16/Dec/2024	17:00		PLANNED	Conditionally Approved	16-Dec-24	08:00	16-Dec-24	17:00	Subject to Uttarkhand consent at real time
1051	RQ199356	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUCKNOW_1(PG)-KANDUNI (UP) CKT-2	UPPTCL	D	LBB RELAY RETROFITMENT WORK	13/Dec/2024	10:00	13/Dec/2024	18:00		PLANNED	Approved	13-Dec-24	10:00	13-Dec-24	18:00	
1052	RQ198956	OCC_225	napp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NAPP(NP)-KHURJA(UP) (UP)	UPPTCL	D	Line-4 Protection relay testing	12/Dec/2024	09:00	12/Dec/2024	19:00	Testing	PLANNED	Approved	12-Dec-24	09:00	12-Dec-24	19:00	
1053	RQ199355	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUCKNOW_1(PG)-KANDUNI (UP) CKT-1	UPPTCL	D	LBB RELAY RETROFITMENT WORK	11/Dec/2024	10:00	11/Dec/2024	18:00		PLANNED	Approved	11-Dec-24	10:00	11-Dec-24	18:00	
1054	RQ199317	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAHARANPUR(UP)-KHODRI(UK) (UP) CKT-1	UPPTCL	D	looping of tree branches in line corridor, insulator string disc/ polymer cleaning works and jumper tightening work.	09/Dec/2024	10:00	14/Dec/2024	18:00		PLANNED	Approved	09-Dec-24	10:00	14-Dec-24	18:00	
1055	RQ198485	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAR(NT)-RAEBAREILLY(PG) (UP) CKT-2	UPPTCL	C	SHUTDOWN IS APPLIED (DATES ARE TENTATIVE)FOR COMPLETION OF >X DIVERSION/SHIFTING /HEIGHT RAISING OF 220 KV UNCHAHAR(NTPC)-	04/Dec/2024	08:00	14/Dec/2024	18:00		PLANNED	Approved	04-Dec-24	08:00	14-Dec-24	18:00	May be allowed subject to NTPC consent/maximum two ckt shutdown at a time may be allowed at Unchahar end

1056	RQ199498	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-JHUSI(UP) (PG) CKT-1	POWER GRID	D	LBB RELAY RETROFITMENT WORK	26/Dec/2024	08:00	26/Dec/2024	18:00		PLANNED	Approved	26-Dec-24	08:00	26-Dec-24	18:00	
1057	RQ199497	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-ALLAHABADREWAROAD(UP) (PG) CKT-2	POWER GRID	D	LBB RELAY RETROFITMENT WORK	25/Dec/2024	08:00	25/Dec/2024	18:00		PLANNED	Approved	25-Dec-24	08:00	25-Dec-24	18:00	
1058	RQ199496	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-ALLAHABADREWAROAD(UP) (PG) CKT-1	POWER GRID	D	LBB RELAY RETROFITMENT WORK	24/Dec/2024	08:00	24/Dec/2024	18:00		PLANNED	Approved	24-Dec-24	08:00	24-Dec-24	18:00	
1059	RQ198385	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-2	POWER GRID	D	AMP Of line equipments	20/Dec/2024	09:00	20/Dec/2024	13:00	Kindly approve	PLANNED	Approved	20-Dec-24	09:00	20-Dec-24	13:00	
1060	RQ198617	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-NEHRIAN(HP) (PG) CKT-1	POWER GRID	D	AMP OF LINE & LINE BAY EQUIPMENTS	20/Dec/2024	09:00	20/Dec/2024	18:00	Kindly approve	PLANNED	Approved	20-Dec-24	09:00	20-Dec-24	18:00	
1061	RQ198618	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-NEHRIAN(HP) (PG) CKT-2	POWER GRID	D	NON-AUTO MODE DURING AMP OF JAL-NEHRIYAN CKT-1 FOR TLM WORKS	20/Dec/2024	09:00	20/Dec/2024	18:00	Kindly approve	PLANNED	Approved	20-Dec-24	09:00	20-Dec-24	18:00	
1062	RQ199335	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAULIVI (PG)-DHAULIGANGA(NH) (PG) CKT-2	POWER GRID	D	For AMP of Line Side Equipments,Relay Testing Work	20/Dec/2024	09:00	20/Dec/2024	18:00		PLANNED	Approved	20-Dec-24	09:00	20-Dec-24	18:00	
1063	RQ199242	OCC_225	slcds_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAWAIMADHOPUR(RS)-DAUSA(RS) (PG) CKT-1	POWER GRID	D	Half Yearly Maintenance	20/Dec/2024	08:00	20/Dec/2024	18:00		PLANNED	Approved	20-Dec-24	08:00	20-Dec-24	18:00	
1064	RQ198384	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-1	POWER GRID	D	AMP Of line equipments	19/Dec/2024	09:00	19/Dec/2024	13:00	Kindly approve	PLANNED	Approved	19-Dec-24	09:00	19-Dec-24	13:00	
1065	RQ199248	OCC_225	slcds_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LALSOTE(RS)-DAUSA(RS) (PG) CKT-1	POWER GRID	D	Half Yearly Maintenance and Installation of Piolet string in Lalsot-Anta Towers and Quarterly Maintenance	19/Dec/2024	08:00	19/Dec/2024	18:00		PLANNED	Approved	19-Dec-24	08:00	19-Dec-24	18:00	
1066	RQ199249	OCC_225	slcds_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1	POWER GRID	D	Installation of Piolet string in Lalsot-Anta Towers and Quarterly Maintenance	19/Dec/2024	08:00	19/Dec/2024	18:00		PLANNED	Approved	19-Dec-24	08:00	19-Dec-24	18:00	
1067	RQ199334	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAULIVI (PG)-DHAULIGANGA(NH) (PG) CKT-1	POWER GRID	D	For AMP of Line Side Equipments,Relay Testing Work	18/Dec/2024	09:00	18/Dec/2024	18:00		PLANNED	Approved	18-Dec-24	09:00	18-Dec-24	18:00	
1068	RQ198378	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-UDHAMPUR(PDD) (PG) CKT-2	POWER GRID	D	AMP Of line equipments	14/Dec/2024	09:30	14/Dec/2024	12:30	Kindly approve	PLANNED	Approved	14-Dec-24	09:30	14-Dec-24	12:30	
1069	RQ198377	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-UDHAMPUR(PDD) (PG) CKT-1	POWER GRID	D	AMP Of line equipments	13/Dec/2024	09:30	13/Dec/2024	12:30	Kindly approve	PLANNED	Approved	13-Dec-24	09:30	13-Dec-24	12:30	

1070	RQ199467	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAHAR(NT) (PG) CKT-3	POWER GRID	D	AMP Work	13/Dec/2024	09:00	13/Dec/2024	17:00		PLANNED	Approved	13-Dec-24	09:00	13-Dec-24	17:00	
1071	RQ198376	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-3	POWER GRID	D	AMP Of line equipments	11/Dec/2024	09:30	11/Dec/2024	12:30	Kindly approve	PLANNED	Approved	11-Dec-24	09:30	11-Dec-24	12:30	
1072	RQ198587	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PITHORAGARH-JAULIIVI (PG) CKT-1	POWER GRID	D	For AMP of Line Side equipments	11/Dec/2024	09:00	11/Dec/2024	18:00		PLANNED	Approved	11-Dec-24	09:00	11-Dec-24	18:00	
1073	RQ199449	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SITARGANJ(PG)-CBGANJ(UP) (PG) CKT-1	POWER GRID	D	For rectification of shutdown nature defect in line.	11/Dec/2024	08:00	11/Dec/2024	18:00		PLANNED	Approved	11-Dec-24	08:00	11-Dec-24	18:00	
1074	RQ199470	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAHAR(NT) (PG) CKT-1	POWER GRID	C	Diversion work of 220KV Unchahar-Kanpur #1 line for NHAI Raebareli-Prayagraj road crossing	11/Dec/2024	08:00	20/Dec/2024	18:00		PLANNED	Approved	11-Dec-24	08:00	20-Dec-24	18:00	May be allowed subject to NTPC consent/maximum two ckt shutdown at a time may be allowed at Unchahar end
1075	RQ199471	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAHAR(NT) (PG) CKT-2	POWER GRID	C	Diversion work of 220KV Unchahar-Kanpur #2 line for NHAI Raebareli-Prayagraj road crossing	11/Dec/2024	08:00	20/Dec/2024	18:00		PLANNED	Approved	11-Dec-24	08:00	20-Dec-24	18:00	May be allowed subject to NTPC consent/maximum two ckt shutdown at a time may be allowed at Unchahar end
1076	RQ199448	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-SITARGANJ(PG) (PG) CKT-1	POWER GRID	D	For rectification of shutdown nature defect in line.	10/Dec/2024	08:00	10/Dec/2024	18:00		PLANNED	Approved	10-Dec-24	08:00	10-Dec-24	18:00	
1077	RQ198512	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HIRANAGAR(PDD)-SARNA(PS) (PG) CKT-1	POWER GRID	D	FOR AMP WORKS OF LINE & BAY EQUIPMENTS	09/Dec/2024	10:00	09/Dec/2024	13:00	Kindly approve	PLANNED	Approved	09-Dec-24	10:00	09-Dec-24	13:00	
1078	RQ198601	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-PAMPORE(PDD) (PG) CKT-2	POWER GRID	D	AMP Works	09/Dec/2024	09:00	09/Dec/2024	12:00	Kindly approve	PLANNED	Approved	09-Dec-24	09:00	09-Dec-24	12:00	
1079	RQ199465	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-KANPURNAUBAS TA(UP) (PG) CKT-1	POWER GRID	D	AMP Work	09/Dec/2024	09:00	09/Dec/2024	17:00		PLANNED	Approved	09-Dec-24	09:00	09-Dec-24	17:00	
1080	RQ199445	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-CBGANJ(UP) (PG) CKT-1	POWER GRID	D	For rectification of shutdown nature defects in line.	09/Dec/2024	08:00	09/Dec/2024	18:00		PLANNED	Approved	09-Dec-24	08:00	09-Dec-24	18:00	
1081	RQ198588	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PITHORAGARH-JAULIIVI (PG) CKT-2	POWER GRID	D	For AMP of Line Side equipments	09/Dec/2024	08:00	09/Dec/2024	18:00		PLANNED	Approved	09-Dec-24	08:00	09-Dec-24	18:00	

1082	RQ198310	OCC_225	slcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-2	POWER GRID	D	Preventive Maintenance	08/Dec/2024	10:00	08/Dec/2024	15:00	30-40MW load may be shifted and fed from sister 220kW grids subject to real time loading and availability of power from these grids. Rest 280MW shall be	PLANNED	Approved	08-Dec-24	10:00	08-Dec-24	15:00	
1083	RQ198309	OCC_225	slcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-1	POWER GRID	D	Preventive Maintenance	08/Dec/2024	10:00	08/Dec/2024	15:00	30-40MW load may be shifted and fed from sister 220kW grids subject to real time loading and availability of power from these grids. Rest 280MW shall be	PLANNED	Approved	08-Dec-24	10:00	08-Dec-24	15:00	
1084	RQ198516	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PS) (PG) CKT-2	POWER GRID	D	FOR AMP WORKS OF LINE & BAY EQUIPMENTS	07/Dec/2024	10:00	07/Dec/2024	13:00	Kindly approve	PLANNED	Approved	07-Dec-24	10:00	07-Dec-24	13:00	
1085	RQ199251	OCC_225	slcsrcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG)	POWER GRID	D	Half Yearly Maintenance	06/Dec/2024	10:00	06/Dec/2024	14:00		PLANNED	Approved	06-Dec-24	10:00	06-Dec-24	14:00	
1086	RQ199462	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAHAR(NT) (PG) CKT-3	POWER GRID	D	'Modification in Mutual compensation scheme, s/d of 220kV Kanpur-Unchahar-3 & 4 is required together	06/Dec/2024	09:00	06/Dec/2024	14:00		PLANNED	Approved	06-Dec-24	09:00	06-Dec-24	14:00	
1087	RQ199463	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAHAR(NT) (PG) CKT-4	POWER GRID	D	'Modification in Mutual compensation scheme, s/d of 220kV Kanpur-Unchahar-3 & 4 is required together	06/Dec/2024	09:00	06/Dec/2024	14:00		PLANNED	Approved	06-Dec-24	09:00	06-Dec-24	14:00	
1088	RQ198614	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-HAMIRPUR (PG) CKT-1	POWER GRID	D	AMP OF LINE BAY EQUIPMENTS & Washing of Yard Equipments	06/Dec/2024	08:00	06/Dec/2024	18:00	Kindly approve	PLANNED	Approved	06-Dec-24	08:00	06-Dec-24	18:00	
1089	RQ198201	OCC_225	rappc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1	POWER GRID	D	ESTABLISHING DTPS CHANNEL AS BACK UP TO PLCC BY PGCIL AND CONFIGURATION IN MAIN-I AND MAIN - II NUMERICAL RELAYS	06/Dec/2024	08:00	06/Dec/2024	18:00	RAPS-B UNIT-2 UNDER SHUTDOWN	PLANNED	Approved	06-Dec-24	08:00	06-Dec-24	18:00	
1090	RQ199250	OCC_225	slcsrcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG)	POWER GRID	D	Half Yearly Maintenance	05/Dec/2024	10:00	05/Dec/2024	14:00		PLANNED	Approved	05-Dec-24	10:00	05-Dec-24	14:00	

1091	RQ199460	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAHAR(NT) (PG) CKT-1	POWER GRID	D	'Modification in Mutual compensation scheme, s/d of 220kV Kanpur-Unchahar-1 & 2 is required together	05/Dec/2024	09:00	05/Dec/2024	14:00		PLANNED	Approved	05-Dec-24	09:00	05-Dec-24	14:00	
1092	RQ199461	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAHAR(NT) (PG) CKT-2	POWER GRID	D	'Modification in Mutual compensation scheme, s/d of 220kV Kanpur-Unchahar-1 & 2 is required together	05/Dec/2024	09:00	05/Dec/2024	14:00		PLANNED	Approved	05-Dec-24	09:00	05-Dec-24	14:00	
1093	RQ199252	OCC_225	sldcrc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-INDIRA NAGAR(RS) (PG)	POWER GRID	D	Quarterly maintenance of Bay Equipment	05/Dec/2024	08:00	05/Dec/2024	18:00		PLANNED	Approved	05-Dec-24	08:00	05-Dec-24	18:00	
1094	RQ198200	OCC_225	rappc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-2	POWER GRID	D	ESTABLISHING DTPS CHANNEL AS BACK UP TO PLCC BY PGCIL AND CONFIGURATION IN MAIN-I AND MAIN - II NUMERICAL RELAYS	05/Dec/2024	08:00	05/Dec/2024	18:00	RAPS-B UNIT-2 UNDER SHUTDOWN	PLANNED	Approved	05-Dec-24	08:00	05-Dec-24	18:00	
1095	RQ199361	OCC_225	slchcp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JESSORE(HP)-PONG(BB) (PG) CKT-1	POWER GRID	D	Annual Internal Protection Audit and General Maintenance	04/Dec/2024	14:30	04/Dec/2024	17:30	During Periodical Testing on One feeder, the load will be fed through other Two Remaining feeders	PLANNED	Approved	04-Dec-24	14:30	04-Dec-24	17:30	
1096	RQ199362	OCC_225	slchcp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAIRASIUL(NH)-JESSORE(HP) (PG) CKT-1	POWER GRID	D	Annual Internal Protection Audit and General Maintenance	04/Dec/2024	14:30	04/Dec/2024	17:30	During Periodical Testing on One feeder, the load will be fed through other Two Remaining feeders	PLANNED	Approved	04-Dec-24	14:30	04-Dec-24	17:30	
1097	RQ198969	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JESSORE(HP)-PONG(BB) (PG) CKT-1	POWER GRID	D	Replacement of Control & Relay Panel under Add Cap_Petition No. 712/TT/2020 at Pong end. (TO COMPLETE BALANCE PUNCH POINTS OF ADD CAP WORK)	04/Dec/2024	10:00	05/Dec/2024	18:00	Under construction head Kindly approve	PLANNED	Approved	04-Dec-24	10:00	05-Dec-24	18:00	
1098	RQ198515	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PS) (PG) CKT-1	POWER GRID	D	FOR AMP WORKS OF LINE & BAY EQUIPMENTS	04/Dec/2024	10:00	04/Dec/2024	13:00	Kindly approve	PLANNED	Approved	04-Dec-24	10:00	04-Dec-24	13:00	
1099	RQ198566	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AURAIYA(NT)-SIKANDRA(UP) (PG) CKT-2	POWER GRID	D	Rectification of Shutdown Nature Defects by Agra TLM	04/Dec/2024	09:00	04/Dec/2024	18:00		PLANNED	Approved	04-Dec-24	09:00	04-Dec-24	18:00	

1100	RQ199247	OCC_225	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV INDIRA NAGAR(RS)-HEERAPURA(RS) (PG) CKT-1	POWER GRID	D	Quarterly maintenance of Bay Equipment	04/Dec/2024	08:00	04/Dec/2024	18:00		PLANNED	Approved	04-Dec-24	08:00	04-Dec-24	18:00	
1101	RQ198199	OCC_225	rappc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1	POWER GRID	D	ESTABLISHING DTPS CHANNEL AS BACK UP TO PLCC BY PGCIL AND CONFIGURATION IN MAIN-I AND MAIN - II NUMERICAL RELAYS	04/Dec/2024	08:00	04/Dec/2024	18:00	RAPS-B UNIT-2 UNDER SHUTDOWN	PLANNED	Approved	04-Dec-24	08:00	04-Dec-24	18:00	
1102	RQ198513	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PS)-DASUYA(PS) (PG) CKT-1	POWER GRID	D	FOR AMP WORKS OF LINE & BAY EQUIPMENTS	02/Dec/2024	10:00	02/Dec/2024	13:00	Kindly approve	PLANNED	Approved	02-Dec-24	10:00	02-Dec-24	13:00	
1103	RQ198970	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAIRASIUL(NH)-PONG(BB) (PG) CKT-1	POWER GRID	D	Repalcement of Control & Relay Panel under Add Cap_Petition No. 712/TT/2020 at Pong end. (TO COMPLETE BALANCE PUNCH POINTS OF ADD CAP WORK)	02/Dec/2024	10:00	03/Dec/2024	18:00	Under construction head Kindly approve	PLANNED	Approved	02-Dec-24	10:00	03-Dec-24	18:00	
1104	RQ198514	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PS)-DASUYA(PS) (PG) CKT-2	POWER GRID	D	FOR AMP WORKS OF LINE & BAY EQUIPMENTS	01/Dec/2024	10:00	01/Dec/2024	13:00	Kindly approve	PLANNED	Approved	01-Dec-24	10:00	01-Dec-24	13:00	
1105	RQ199479	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAHAR(NT) (PG) CKT-3	POWER GRID	C	Diversion work of 220KV Unchahar-Kanpur #3 line for NHAI Raebareli-Prayagraj road crossing.	01/Dec/2024	08:00	10/Dec/2024	18:00		PLANNED	Approved	01-Dec-24	08:00	10-Dec-24	18:00	May be allowed subject to NTPC consent/maximum two ckt shutdown at a time may be allowed at Unchahar end
1106	RQ199480	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAHAR(NT) (PG) CKT-4	POWER GRID	C	Diversion work of 220KV Unchahar-Kanpur #4 line for NHAI Raebareli-Prayagraj road crossing	01/Dec/2024	08:00	10/Dec/2024	18:00		PLANNED	Approved	01-Dec-24	08:00	10-Dec-24	18:00	May be allowed subject to NTPC consent/maximum two ckt shutdown at a time may be allowed at Unchahar end
1107	RQ198716	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SOLARURJA SL_FGARH_PG (RSUPL)-FATEHGARH_II(PG) (RENEW SOLAR URJA (RSUPL)) CKT-1		D	For erection work of bay extension of 400kv/220kv ICT 11 Dia at Fatehgarh 2 RS INFRA	25/Dec/2024	14:00	31/Dec/2024	23:59		PLANNED	Approved	25-Dec-24	19:00	31-Dec-24	23:59	May be given from 1900 Hrs
1108	RQ198741	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-2		D	COE audit compliances in Relay	24/Dec/2024	09:00	24/Dec/2024	18:00		PLANNED	Approved	24-Dec-24	09:00	24-Dec-24	18:00	
1109	RQ198715	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJ2L PSS HB_FGRAH_PG (AHEJ2L) (AHEJ2L) CKT-1		D	For erection work of bay extension of 400kv/220kv ICT 11 Dia at Fatehgarh 2 RS INFRA	20/Dec/2024	14:00	27/Dec/2024	23:59		PLANNED	Approved	20-Dec-24	19:00	27-Dec-24	23:59	May be given from 1900 Hrs

1110	RQ198714	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) CKT-1		D	For erection work of bay extension of 400kV/220kV ICT 11 Dia at Fatehgarh 2 RS INFRA	15/Dec/2024	14:00	24/Dec/2024	23:59		PLANNED	Approved	15-Dec-24	19:00	24-Dec-24	23:59	May be given from 1900 Hrs
1111	RQ199107	OCC_225	budhil_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAMERA_3(NH)-BUDHIL(LB) (LB) CKT-1		D	Annual maintenance, Tightening of Jumpers, tree trimming and lopping work	15/Dec/2024	08:00	25/Dec/2024	17:00	220 KV Chamera-3 (NH)- Budhil (LB) TL Ckt-1 Line is connected through ERS Tower with 220 KV Chamera_3(NH)- Chamba(PG) (PG) TL Ckt-2 (Double Circuit 220 KV Chamba-Chamer-3 Line) since July 2023 and controlled from Chamba Pooling Station (PGCIL). 220 KV Chamera_3(N	PLANNED	Approved	15-Dec-24	08:00	25-Dec-24	17:00	Currently 220KV Budhil-Chamba line is bypassed at Chamera_3 /Shutdown may be allowed subject to no generation loss at Budhil/NHPC consent
1112	RQ199108	OCC_225	budhil_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAMERA_3(NH)-CHAMBA(PG) (PG) CKT-2		D	Interlinked with 220 KV Chamera-3 (NH)- Budhil (LB) (LB) TL Ckt-1	15/Dec/2024	08:00	25/Dec/2024	17:00	220 KV Chamera-3 (NH)- Budhil (LB) TL Ckt-1 Line is connected through ERS Tower with 220 KV Chamera_3(NH)- Chamba(PG) (PG) TL Ckt-2 (Double Circuit 220 KV Chamba-Chamer-3 Line) since July 2023 and controlled from Chamba Pooling Station (PGCIL). 220 KV Chamera_3(N	PLANNED	Approved	15-Dec-24	08:00	25-Dec-24	17:00	Currently 220KV Budhil-Chamba line is bypassed at Chamera_3 /Shutdown may be allowed subject to no generation loss at Budhil/NHPC consent
1113	RQ198740	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-1		D	COE audit compliances in Relay	14/Dec/2024	09:00	14/Dec/2024	18:00		PLANNED	Approved	14-Dec-24	09:00	14-Dec-24	18:00	

1114	RQ198739	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-KUSHKHERA(RS) (RS) CKT-1		D	COE audit compliances in Relay	13/Dec/2024	09:00	13/Dec/2024	18:00		PLANNED	Approved	13-Dec-24	09:00	13-Dec-24	18:00	
1115	RQ198727	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(PG)-HISSAR IA(HV) (PG) CKT-2		D	For attending S/D nature defects	13/Dec/2024	09:00	13/Dec/2024	18:00		PLANNED	Approved	13-Dec-24	09:00	13-Dec-24	18:00	
1116	RQ198738	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-NEEMRANA(RS) (RS) CKT-1		D	COE audit compliances in Relay	12/Dec/2024	09:00	12/Dec/2024	18:00		PLANNED	Approved	12-Dec-24	09:00	12-Dec-24	18:00	
1117	RQ198726	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(PG)-HISSAR IA(HV) (PG) CKT-1		D	For attending S/D nature defects	12/Dec/2024	09:00	12/Dec/2024	18:00		PLANNED	Approved	12-Dec-24	09:00	12-Dec-24	18:00	
1118	RQ198737	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-HSIIDC BAWAL(HV) (HVPNL) CKT-1		D	COE audit compliances in Relay	11/Dec/2024	09:00	11/Dec/2024	18:00		PLANNED	Approved	11-Dec-24	09:00	11-Dec-24	18:00	
1119	RQ198713	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-2		D	For erection work of bay extension of 400kv/220kV ICT 11 Dia at Fatehgarh 2 RS INFRA	10/Dec/2024	14:00	17/Dec/2024	23:59		PLANNED	Approved	10-Dec-24	19:00	17-Dec-24	23:59	May be given from 1900 Hrs
1120	RQ198736	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-REWARI(HV) (HVPNL) CKT-2		D	COE audit compliances in Relay	10/Dec/2024	09:00	10/Dec/2024	18:00		PLANNED	Approved	10-Dec-24	09:00	10-Dec-24	18:00	
1121	RQ198735	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-REWARI(HV) (HVPNL) CKT-1		D	COE audit compliances in Relay	09/Dec/2024	09:00	09/Dec/2024	18:00		PLANNED	Approved	09-Dec-24	09:00	09-Dec-24	18:00	
1122	RQ198719	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-RENEW_JHARKH AND 3 SL_FGARH_PG (RSEJ3PL) (RSEJ3PL) CKT-1		D	for amp work	07/Dec/2024	14:00	07/Dec/2024	23:59		PLANNED	Approved	07-Dec-24	19:00	07-Dec-24	23:59	May be given from 1900 Hrs
1123	RQ198734	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-MAU(HV) (HVPNL) CKT-1		D	COE audit compliances in Relay	07/Dec/2024	09:00	07/Dec/2024	18:00		PLANNED	Approved	07-Dec-24	09:00	07-Dec-24	18:00	
1124	RQ198712	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-EDEN SL_FGRAH_PG (ERCPL) (EDEN) (ERCPL) CKT-1		D	For erection work of bay extension of 400kv/220kV ICT 11 Dia at Fatehgarh 2 RS INFRA	05/Dec/2024	14:00	12/Dec/2024	23:59		PLANNED	Approved	05-Dec-24	19:00	12-Dec-24	23:59	May be given from 1900 Hrs
1125	RQ198718	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-RENEW SUNWAVE SL_FGRAH_PG (RSWPL) (RENEW SUN WAVE) (RSWPL) CKT-1		D	for amp work	02/Dec/2024	14:00	02/Dec/2024	23:59		PLANNED	Approved	02-Dec-24	19:00	02-Dec-24	23:59	May be given from 1900 Hrs

1126	RQ198717	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SUNBRIGHT SL_FGARH_PG (RSBPL)- FATEHGARH_II(PG) (RENEW SUN BRIGHT (RSBPL)) CKT-1		D	for amp work	01/Dec/2024	14:00	01/Dec/2024	23:59		PLANNED	Approved	01-Dec-24	19:00	01-Dec-24	23:59	May be given from 1900 Hrs
1127	RQ198711	OCC_225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJ3L PSS HB_FGRAH_PG (AHEJ3L) (AHEJ3L) CKT-1		D	For erection work of bay extension of 400kV/220kV ICT 11 Dia at Fatehgarh 2 RS INFRA	01/Dec/2024	14:00	07/Dec/2024	23:59		PLANNED	Approved	01-Dec-24	19:00	07-Dec-24	23:59	May be given from 1900 Hrs
1128	RQ198622	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DASUYA(P S)-JALANDHAR(BB) (BBMB) CKT-2	BBMB	D	LINE EQUIPMENT AMP WORK	23/Dec/2024	09:00	23/Dec/2024	18:00	Kindly approve	PLANNED	Approved	23-Dec-24	09:00	23-Dec-24	18:00	
1129	RQ199254	OCC_225	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2	BBMB	D	For Line patrolling & Tree trimming	18/Dec/2024	08:00	18/Dec/2024	18:00		PLANNED	Approved	18-Dec-24	08:00	18-Dec-24	18:00	
1130	RQ199233	OCC_225	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-JAMALPUR (BB) CKT-1	BBMB	C	Replacement of 220 kV Single Bus Bar with Twin 0.5 Sq. Inch ACSR Morkulla Conductor bus bar at 220 kV Switchyard and Pre foggy Mtc at jamalpur	17/Dec/2024	08:00	22/Dec/2024	18:00		PLANNED	Approved	17-Dec-24	08:00	22-Dec-24	18:00	may be allowed subject to no generation constraints
1131	RQ198268	OCC_225	slcpcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(P S) (BBMB) CKT-1	BBMB	D	Patrolling of line alongwith Tree trimming and Jumper tightening	17/Dec/2024	08:00	17/Dec/2024	18:00		PLANNED	Approved	17-Dec-24	08:00	17-Dec-24	18:00	
1132	RQ199253	OCC_225	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1	BBMB	D	For Line patrolling & Tree trimming	17/Dec/2024	08:00	17/Dec/2024	18:00		PLANNED	Approved	17-Dec-24	08:00	17-Dec-24	18:00	
1133	RQ199271	OCC_225	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHATINDA (P S)-LEHRAMOHABBA T(P S) (BBMB) CKT-1	BBMB	D	Mtc. of line	13/Dec/2024	08:00	13/Dec/2024	18:00		PLANNED	Approved	13-Dec-24	08:00	13-Dec-24	18:00	
1134	RQ199262	OCC_225	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR-SANGRUR (BB) CKT-2	BBMB	D	Pre foggy mtc. Of line	12/Dec/2024	08:00	13/Dec/2024	18:00		PLANNED	Approved	12-Dec-24	08:00	13-Dec-24	18:00	
1135	RQ199229	OCC_225	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-GANGUWAL (BB) CKT-1	BBMB	C	Replacement of 220 kV Single Bus Bar with Twin 0.5 Sq. Inch ACSR Morkulla Conductor bus bar at 220 kV Switchyard	11/Dec/2024	08:00	16/Dec/2024	18:00		PLANNED	Approved	11-Dec-24	08:00	16-Dec-24	18:00	may be allowed subject to no generation constraints
1136	RQ199232	OCC_225	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-JAMALPUR (BB) CKT-2	BBMB	C	Replacement of 220 kV Single Bus Bar with Twin 0.5 Sq. Inch ACSR Morkulla Conductor bus bar at 220 kV Switchyard and Pre-foggy Mtc. at Jamalpur	11/Dec/2024	08:00	16/Dec/2024	18:00		PLANNED	Approved	11-Dec-24	08:00	16-Dec-24	18:00	may be allowed subject to no generation constraints

1137	RQ199260	OCC_225	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BARNALA(PS)-SANGRUR(BB) (BBMB) CKT-1	BBMB	D	Mtc. of line	09/Dec/2024	08:00	09/Dec/2024	18:00		PLANNED	Approved	09-Dec-24	08:00	09-Dec-24	18:00	
1138	RQ199234	OCC_225	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-JAMALPUR (BB) CKT-1	BBMB	D	Pre foggy mtc. Of line	09/Dec/2024	08:00	09/Dec/2024	18:00		PLANNED	Approved	09-Dec-24	08:00	09-Dec-24	18:00	
1139	RQ199230	OCC_225	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-GANGUWAL (BB) CKT-2	BBMB	C	Replacement of 220 kV Single Bus Bar with Twin 0.5 Sq. Inch ACSR Morkulla Conductor bus bar at 220 kV Switchyard	05/Dec/2024	08:00	10/Dec/2024	18:00		PLANNED	Approved	05-Dec-24	08:00	10-Dec-24	18:00	may be allowed subject to no generation constraints
1140	RQ199246	OCC_225	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-CHIRAWA(RS) (BB) CKT-1	BBMB	D	For tree trimming under the line , requiring Shutdown	05/Dec/2024	08:00	05/Dec/2024	18:00		PLANNED	Approved	05-Dec-24	08:00	05-Dec-24	18:00	
1141	RQ199264	OCC_225	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANJ-CHARKHI DADRI (BB) CKT-4	BBMB	D	Pre foggy mtc. Of line	04/Dec/2024	08:00	04/Dec/2024	18:00		PLANNED	Approved	04-Dec-24	08:00	04-Dec-24	18:00	
1142	RQ199263	OCC_225	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-SANGRUR(PS) (BB) CKT-1	BBMB	D	Pre foggy mtc. Of line	04/Dec/2024	08:00	05/Dec/2024	18:00		PLANNED	Approved	04-Dec-24	08:00	05-Dec-24	18:00	
1143	RQ199268	OCC_225	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAGADHARI (BB) CKT-1	BBMB	D	Pre foggy mtc. Of line	03/Dec/2024	08:00	04/Dec/2024	18:00		PLANNED	Approved	03-Dec-24	08:00	04-Dec-24	18:00	
1144	RQ199235	OCC_225	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-JAMALPUR (BB) CKT-2	BBMB	D	Pre foggy mtc. Of line	02/Dec/2024	08:00	02/Dec/2024	18:00		PLANNED	Approved	02-Dec-24	08:00	02-Dec-24	18:00	
1145	RQ199261	OCC_225	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR-SANGRUR (BB) CKT-1	BBMB	D	For cleaning of Discs.	02/Dec/2024	08:00	03/Dec/2024	18:00		PLANNED	Approved	02-Dec-24	08:00	03-Dec-24	18:00	
1146	RQ198386	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHOWADHI (JK)-GLADNI(PDD) (PDD JK) CKT-1	POWER GRID,PD D JK	D	AMP Of line equipments	22/Dec/2024	09:00	22/Dec/2024	13:00	Kindly approve	PLANNED	Approved	22-Dec-24	09:00	22-Dec-24	13:00	
1147	RQ198383	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-BISHNAH(JK) (PDD JK) CKT-1	POWER GRID,PD D JK	D	AMP Of line equipments	16/Dec/2024	09:00	16/Dec/2024	13:00	Kindly approve	PLANNED	Approved	16-Dec-24	09:00	16-Dec-24	13:00	
1148	RQ198313	OCC_225	slcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-CHOWADHI (JK) (PDD JK) CKT-1	POWER GRID,PD D JK	D	Preventive Maintenance	15/Dec/2024	10:00	15/Dec/2024	15:00	80-90MW load affected	PLANNED	Approved	15-Dec-24	10:00	15-Dec-24	15:00	

1149	RQ198312	OCC_225	slcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHOWADHI (JK)-GLADNI(PDD) (PDD JK) CKT-1	POWER GRID,PD D JK	D	Preventive Maintenance	15/Dec/2024	10:00	15/Dec/2024	15:00	80-90MW load affected	PLANNED	Approved	15-Dec-24	10:00	15-Dec-24	15:00	
1150	RQ198382	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-CHOWADHI (JK) (PDD JK) CKT-1	POWER GRID,PD D JK	D	AMP Of line equipments	12/Dec/2024	09:00	12/Dec/2024	13:00	Kindly approve	PLANNED	Approved	12-Dec-24	09:00	12-Dec-24	13:00	
1151	RQ198311	OCC_225	slcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHOWADHI (JK)-GLADNI(PDD) (PDD JK) CKT-1	POWER GRID,PD D JK	D	Preventive Maintenance	08/Dec/2024	10:00	08/Dec/2024	15:00	30-40MW load may be shifted and fed from sister 220kV grids subject to real time loading and availability of power from these grids. Rest 280MW shall be	PLANNED	Approved	08-Dec-24	10:00	08-Dec-24	15:00	
1152	RQ199237	OCC_225	slcjr_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-BHARATPUR(RS) (PG) CKT-1	POWER GRID,RR VPNL	D	maintenance of line and bay at 220KV GSS RVPN, Bharatpur	19/Dec/2024	08:00	19/Dec/2024	18:00		PLANNED	Approved	19-Dec-24	08:00	19-Dec-24	18:00	
1153	RQ198197	OCC_225	rappc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-SAKATPURA(RS) (RS) CKT-1	RRVPNL	C	PM CHECKS ON DS-B,DS-D,CB-8,LA&CT WITH MAIN BUS-II	18/Dec/2024	08:00	19/Dec/2024	18:00	RAPS-B UNIT-2 UNDER SHUTDOWN	PLANNED	Approved	18-Dec-24	08:00	19-Dec-24	18:00	
1154	RQ198198	OCC_225	rappc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-RAPS_A(NP) (RS) CKT-1	RRVPNL	C	PM CHECKS ON DS-B,DS-D,CB-8,LA&CT WITH MAIN BUS-II	14/Dec/2024	08:00	15/Dec/2024	18:00	RAPS-B UNIT-2 UNDER SHUTDOWN	PLANNED	Approved	14-Dec-24	08:00	15-Dec-24	18:00	
1155	RQ198203	OCC_225	rappc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_C(NP)-RAPS_B(NP) (NPCIL) CKT-1	POWER GRID,NP CIL	C	PM CHECKS ON DS-B,DS-D,CB-4,LA AND CT WITH MAIN BUS-II &CT WITH MAIN BUS-II	16/Dec/2024	08:00	17/Dec/2024	18:00	RAPS-B UNIT-2 UNDER SHUTDOWN	PLANNED	Approved	16-Dec-24	08:00	17-Dec-24	18:00	
1156	RQ198202	OCC_225	rappc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_C(NP)-RAPS_B(NP) (NPCIL) CKT-1	POWER GRID,NP CIL	C	PM CHECKS ON DS-A,DS-C,CB-4,LA WITH MAIN BUS-I	01/Dec/2024	08:00	02/Dec/2024	18:00	RAPS-B UNIT-2 UNDER SHUTDOWN	PLANNED	Approved	01-Dec-24	08:00	02-Dec-24	18:00	
1157	RQ198561	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SIKANDRA(UP)-SAIFAI (UP) (PG) CKT-1	POWER GRID,UP PTCL	D	AMP Work	12/Dec/2024	08:00	12/Dec/2024	18:00		PLANNED	Approved	12-Dec-24	08:00	12-Dec-24	18:00	
1158	RQ199464	OCC_225	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-KIDWAI NAGAR KANPUR (UP) (PG) CKT-1	POWER GRID,UP PTCL	D	AMP Work	07/Dec/2024	09:00	07/Dec/2024	17:00		PLANNED	Approved	07-Dec-24	09:00	07-Dec-24	17:00	
1159	RQ198484	OCC_225	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAR(NT)-RAEBAREILLY(PG) (PG) CKT-1	POWER GRID,UP PTCL	C	SHUTDOWN IS APPLIED (DATES ARE TENTATIVE)FOR COMPLETION OF >X DIVERSION/SHIFTING /HEIGHT RAISING OF 220 KV UNCHAHAR(NTPC)-	04/Dec/2024	08:00	14/Dec/2024	18:00		PLANNED	Approved	04-Dec-24	08:00	14-Dec-24	18:00	May be allowed subject to NTPC consent/maximum two ckt shutdown at a time may be allowed at Unchahar end
1160	RQ198602	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-ZIANKOTE(JK) (PDD JK) CKT-1	PDD JK	D	AMP Works	11/Dec/2024	09:00	11/Dec/2024	13:00	Kindly approve	PLANNED	Approved	11-Dec-24	09:00	11-Dec-24	13:00	

1161	RQ199360	OCC_225	slidchp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RSD(P5)-JESSORE(HP) (HPSEB) CKT-1	HPSEB	D	Annual Protection Audit of Bay at 220 kV Sub-Station Jassure and General Maintenance of the line by HPPTCL.	04/Dec/2024	09:00	04/Dec/2024	17:30		PLANNED	Approved	04-Dec-24	09:00	04-Dec-24	17:30	
1162	RQ198389	OCC_225	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(PG)-FATEHABAD(HV) (HVPNL) CKT-1	HVPNL	D	To make auto-recloser disable for laying of OPGW.	01/Dec/2024	09:00	31/Dec/2024	18:00	Live line shutdon is required from 07.11.2024 to 31.12.2024 on daily basis	PLANNED	Approved	01-Dec-24	09:00	31-Dec-24	18:00	
1163	RQ198390	OCC_225	slidchr_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(PG)-FATEHABAD(HV) (HVPNL) CKT-2	HVPNL	D	To make auto-recloser disable for laying of OPGW.	01/Dec/2024	09:00	31/Dec/2024	18:00	Live line shutdon is required from 07.11.2024 to 31.12.2024 on daily basis	PLANNED	Approved	01-Dec-24	09:00	31-Dec-24	18:00	
1164	RQ198932	OCC_225	cpcc1_sd	BUS	220 KV BIKANER_2 (PBDSL) - BUS 2		D	Bus Extension Work	26/Dec/2024	17:00	28/Dec/2024	23:00		PLANNED	Approved	26-Dec-24	19:00	28-Dec-24	23:00	May be given from 1900 Hrs
1165	RQ198931	OCC_225	cpcc1_sd	BUS	220 KV BIKANER_2 (PBDSL) - BUS 1		D	Bay Extension Work	26/Dec/2024	17:00	28/Dec/2024	23:00		PLANNED	Approved	26-Dec-24	19:00	28-Dec-24	23:00	May be given from 1900 Hrs
1166	RQ198933	OCC_225	cpcc1_sd	BUS	220 KV BIKANER_2 (PBDSL) - BUS 3		D	Bus Extension Work	25/Dec/2024	17:00	30/Dec/2024	23:00		PLANNED	Approved	25-Dec-24	19:00	30-Dec-24	23:00	May be given from 1900 Hrs
1167	RQ198881	OCC_225	cpcc1_sd	BUS	220 KV FATEHGARH_II(P G) - BUS 2		D	For erection work of bay extension of 400kV/220kV ICT 11 Dia at Fatehgarh 2 RS INFRA	15/Dec/2024	14:00	24/Dec/2024	23:59		PLANNED	Approved	15-Dec-24	19:00	24-Dec-24	23:59	May be given from 1900 Hrs
1168	RQ198930	OCC_225	cpcc1_sd	BUS	220 KV BIKANER_2 (PBDSL) - BUS 2		D	Bus Extension Work	14/Dec/2024	17:00	24/Dec/2024	23:00		PLANNED	Approved	14-Dec-24	19:00	24-Dec-24	23:00	May be given from 1900 Hrs
1169	RQ198929	OCC_225	cpcc1_sd	BUS	220 KV BIKANER_2 (PBDSL) - BUS 1		D	Bus Extension Work	11/Dec/2024	17:00	13/Dec/2024	23:00		PLANNED	Approved	11-Dec-24	19:00	13-Dec-24	23:00	May be given from 1900 Hrs
1170	RQ198880	OCC_225	cpcc1_sd	BUS	220 KV FATEHGARH_II(P G) - BUS 1		D	For erection work of bay extension of 400kV/220kV ICT 11 Dia at Fatehgarh 2 RS INFRA	10/Dec/2024	14:00	17/Dec/2024	23:59		PLANNED	Approved	10-Dec-24	19:00	17-Dec-24	23:59	May be given from 1900 Hrs
1171	RQ198926	OCC_225	cpcc1_sd	BUS	220 KV BHIWANI(PG) - BUS 2		D	AMP of Busbar isloators, Tightening of jumpers, droppers, spacers & terminal connectors	06/Dec/2024	08:30	06/Dec/2024	18:00		PLANNED	Approved	06-Dec-24	08:30	06-Dec-24	18:00	
1172	RQ198925	OCC_225	cpcc1_sd	BUS	220 KV BHIWANI(PG) - BUS 1		D	AMP of Busbar isloators, Tightening of jumpers, droppers, spacers & terminal connectors	05/Dec/2024	08:30	05/Dec/2024	18:00		PLANNED	Approved	05-Dec-24	08:30	05-Dec-24	18:00	
1173	RQ198889	OCC_225	cpcc1_sd	BUS	220KV BUS 2 AT NEEMRANA(PG)		D	for amp work	04/Dec/2024	09:00	04/Dec/2024	18:00		PLANNED	Approved	04-Dec-24	09:00	04-Dec-24	18:00	
1174	RQ198888	OCC_225	cpcc1_sd	BUS	220KV BUS 1 AT NEEMRANA(PG)		D	for amp work	03/Dec/2024	09:00	03/Dec/2024	18:00		PLANNED	Approved	03-Dec-24	09:00	03-Dec-24	18:00	
1175	RQ199501	OCC_225	cpcc3_sd	BUS	220KV BUS 2 AT ALLAHABAD(PG)	POWER GRID	C	Busbar Relay retrofitment works.	23/Dec/2024	08:00	26/Dec/2024	18:00		PLANNED	Approved	23-Dec-24	08:00	26-Dec-24	18:00	
1176	RQ198357	OCC_225	cpcc2_sd	BUS	220KV BUS 2 AT FATEHABAD(PG)	POWER GRID	D	AMP Works	19/Dec/2024	09:00	19/Dec/2024	18:00	Kindly approve	PLANNED	Approved	19-Dec-24	09:00	19-Dec-24	18:00	

1177	RQ199500	OCC_225	cpcc3_sd	BUS	220KV BUS 1 AT ALLAHABAD(PG)	POWER GRID	C	Busbar Relay retrofitment works.	19/Dec/2024	08:00	21/Dec/2024	18:00		PLANNED	Approved	19-Dec-24	08:00	21-Dec-24	18:00	
1178	RQ198356	OCC_225	cpcc2_sd	BUS	220KV BUS 1 AT FATEHABAD(PG)	POWER GRID	D	AMP Works	17/Dec/2024	09:00	17/Dec/2024	18:00	Kindly approve	PLANNED	Approved	17-Dec-24	09:00	17-Dec-24	18:00	
1179	RQ199458	OCC_225	cpcc3_sd	BUS	220KV BUS 3 AT SITARGANI(PG)	POWER GRID	D	AMP Work	17/Dec/2024	09:00	17/Dec/2024	17:00	Transfer Bus	PLANNED	Approved	17-Dec-24	09:00	17-Dec-24	17:00	
1180	RQ198569	OCC_225	cpcc2_sd	BUS	220KV BUS 2 AT MOGA(PG)	POWER GRID	D	Bus Bar relay retrofitting work & hotspot attending work	13/Dec/2024	08:00	14/Dec/2024	18:00	Kindly approve	PLANNED	Approved	13-Dec-24	08:00	14-Dec-24	18:00	
1181	RQ198568	OCC_225	cpcc2_sd	BUS	220KV BUS 1 AT MOGA(PG)	POWER GRID	D	Bus Bar relay retrofitting work & hotspot attending work	11/Dec/2024	08:00	12/Dec/2024	18:00	Kindly approve	PLANNED	Approved	11-Dec-24	08:00	12-Dec-24	18:00	
1182	RQ198534	OCC_225	cpcc2_sd	BUS	220KV BUS 1 AT AMRITSAR(PG)	POWER GRID	D	AMP Works	10/Dec/2024	10:00	10/Dec/2024	18:00	Kindly approve	PLANNED	Approved	10-Dec-24	10:00	10-Dec-24	18:00	
1183	RQ199380	OCC_225	cpcc3_sd	BUS	220KV BUS 3 AT MAINPURI(PG)	POWER GRID	D	AMP Work	10/Dec/2024	09:00	10/Dec/2024	18:00	Transfer Bus	PLANNED	Approved	10-Dec-24	09:00	10-Dec-24	18:00	
1184	RQ198367	OCC_225	cpcc2_sd	BUS	220KV BUS 1 AT KAITHAL(PG)	POWER GRID	D	Shutdown required for installation of BPI to provide additional support for Bus	09/Dec/2024	09:30	14/Dec/2024	18:00	Kindly approve	PLANNED	Approved	09-Dec-24	09:30	14-Dec-24	18:00	
1185	RQ198371	OCC_225	cpcc2_sd	BUS	220KV BUS 2 AT KISHENPUR(PG)	POWER GRID	D	AMP Works and For Jumper/Dropper Tightning and Strengthening work.	09/Dec/2024	09:30	09/Dec/2024	17:30	Kindly approve	PLANNED	Approved	09-Dec-24	09:30	09-Dec-24	17:30	
1186	RQ199373	OCC_225	cpcc3_sd	BUS	220KV BUS 2 AT MAINPURI(PG)	POWER GRID	D	AMP Work	09/Dec/2024	09:00	09/Dec/2024	18:00		PLANNED	Approved	09-Dec-24	09:00	09-Dec-24	18:00	
1187	RQ199456	OCC_225	cpcc3_sd	BUS	220KV BUS 2 AT SITARGANI(PG)	POWER GRID	D	AMP Work	08/Dec/2024	09:00	08/Dec/2024	17:00		PLANNED	Approved	08-Dec-24	09:00	08-Dec-24	17:00	
1188	RQ199372	OCC_225	cpcc3_sd	BUS	220KV BUS 1 AT MAINPURI(PG)	POWER GRID	D	AMP Work	07/Dec/2024	09:00	07/Dec/2024	18:00		PLANNED	Approved	07-Dec-24	09:00	07-Dec-24	18:00	
1189	RQ198370	OCC_225	cpcc2_sd	BUS	220KV BUS 1 AT KISHENPUR(PG)	POWER GRID	D	AMP Works and For Jumper/Dropper Tightning and Strengthening work.	05/Dec/2024	09:30	05/Dec/2024	17:30	Kindly approve	PLANNED	Approved	05-Dec-24	09:30	05-Dec-24	17:30	
1190	RQ199455	OCC_225	cpcc3_sd	BUS	220KV BUS 1 AT SITARGANI(PG)	POWER GRID	D	AMP Work	05/Dec/2024	09:00	05/Dec/2024	17:00		PLANNED	Approved	05-Dec-24	09:00	05-Dec-24	17:00	
1191	RQ199348	OCC_225	cpcc3_sd	BUS	220KV BUS 2 AT LUCKNOW_1(PG)	POWER GRID	D	LBB RELAY RETROFITMENT AND AMP WORK	04/Dec/2024	10:00	04/Dec/2024	18:00		PLANNED	Approved	04-Dec-24	10:00	04-Dec-24	18:00	
1192	RQ199347	OCC_225	cpcc3_sd	BUS	220KV BUS 1 AT LUCKNOW_1(PG)	POWER GRID	D	LBB RELAY RETROFITMENT AND AMP WORK	02/Dec/2024	10:00	02/Dec/2024	18:00		PLANNED	Approved	02-Dec-24	10:00	02-Dec-24	18:00	
1193	RQ198365	OCC_225	cpcc2_sd	BUS	220KV BUS 1 AT KAITHAL(PG)	POWER GRID	D	Shutdown required for installation of BPI to provide additional support for Bus	02/Dec/2024	09:30	07/Dec/2024	18:00	Kindly approve	PLANNED	Approved	02-Dec-24	09:30	07-Dec-24	18:00	
1194	RQ199073	OCC_225	stuup_sd	BUS	220 KV PANKI(UP) - BUS 1	UPPTCL	C	SHUTDOWN OF 220KV A BUS FOR REPLACEMENT OF 220KV A BUS SINGLE MOOSE >X CONDUCTOR TO TWIN MOOSE CONDUCTOR	18/Dec/2024	10:00	23/Dec/2024	17:00		PLANNED	Approved	18-Dec-24	10:00	23-Dec-24	17:00	May be allowed subject to real time grid condition/All other elements must be connected with other bus
1195	RQ199074	OCC_225	stuup_sd	BUS	220 KV PANKI(UP) - BUS 2	UPPTCL	C	SHUTDOWN OF 220KV B BUS REPLACEMENT OF 220KV B BUS SINGLE MOOSE TO TWIN >X MOOSE CONDUCTOR	12/Dec/2024	10:00	17/Dec/2024	17:00		PLANNED	Approved	12-Dec-24	10:00	17-Dec-24	17:00	May be allowed subject to real time grid condition/All other elements must be connected with other bus

1196	RQ199285	OCC_225	bbmb_sd	BUS	220KV BUS 2 AT DELHI RR(BB)	BBMB	D	Half Yearly Mtc..	18/Dec/2024	08:00	18/Dec/2024	18:00		PLANNED	Approved	18-Dec-24	08:00	18-Dec-24	18:00	
1197	RQ199279	OCC_225	bbmb_sd	BUS	220KV BUS 3 AT BHAKRA_R(BB)	BBMB	C	Replacement of 220 kV Single Bus Bar with Twin 0.5 Sq. Inch ACSR Morkulla Conductor bus bar at 220 kV Switchyard	17/Dec/2024	08:00	22/Dec/2024	18:00		PLANNED	Approved	17-Dec-24	08:00	22-Dec-24	18:00	may be allowed subject to no generation constraints
1198	RQ199278	OCC_225	bbmb_sd	BUS	220KV BUS 2 AT BHAKRA_R(BB)	BBMB	C	Replacement of 220 kV Single Bus Bar with Twin 0.5 Sq. Inch ACSR Morkulla Conductor bus bar at 220 kV Switchyard	11/Dec/2024	08:00	16/Dec/2024	18:00		PLANNED	Approved	11-Dec-24	08:00	16-Dec-24	18:00	may be allowed subject to no generation constraints
1199	RQ199286	OCC_225	bbmb_sd	BUS	220KV BUS 1 AT DELHI RR(BB)	BBMB	D	Half yearly mtc	09/Dec/2024	08:00	09/Dec/2024	18:00		PLANNED	Approved	09-Dec-24	08:00	09-Dec-24	18:00	
1200	RQ199284	OCC_225	bbmb_sd	BUS	220KV BUS 1 AT DELHI RR(BB)	BBMB	D	Half yearly mtc	05/Dec/2024	08:00	05/Dec/2024	18:00		PLANNED	Approved	05-Dec-24	08:00	05-Dec-24	18:00	
1201	RQ199277	OCC_225	bbmb_sd	BUS	220KV BUS 1 AT BHAKRA_R(BB)	BBMB	C	Replacement of 220 kV Single Bus Bar with Twin 0.5 Sq. Inch ACSR Morkulla Conductor bus bar at 220 kV Switchyard	05/Dec/2024	08:00	10/Dec/2024	18:00		PLANNED	Approved	05-Dec-24	08:00	10-Dec-24	18:00	may be allowed subject to no generation constraints
1202	RQ199276	OCC_225	bbmb_sd	BUS	220KV BUS 4 AT SAMAYPUR(BB)	BBMB	D	Yearly mtc.	04/Dec/2024	08:00	04/Dec/2024	18:00		PLANNED	Approved	04-Dec-24	08:00	04-Dec-24	18:00	
1203	RQ199275	OCC_225	bbmb_sd	BUS	220KV BUS 1 AT BHIWANI(BB)	BBMB	D	Pre foggy mtc.	04/Dec/2024	08:00	04/Dec/2024	18:00		PLANNED	Approved	04-Dec-24	08:00	04-Dec-24	18:00	
1204	RQ198314	OCC_225	slcjk_sd	BUS	220 KV CHOWADHI (JK) - BUS 1	PDD JK	D	Preventive Maintenance	15/Dec/2024	10:00	15/Dec/2024	15:00	80-90MW load affected	PLANNED	Approved	15-Dec-24	10:00	15-Dec-24	15:00	
1205	RQ198315	OCC_225	slcjk_sd	BUS	220 KV CHOWADHI (JK) - BUS 2	PDD JK	D	Preventive Maintenance	15/Dec/2024	10:00	15/Dec/2024	15:00	80-90MW load affected	PLANNED	Approved	15-Dec-24	10:00	15-Dec-24	15:00	
1206	RQ198316	OCC_225	slcjk_sd	BUS	220KV BUS 1 AT GLADNI(PDD)	PDD JK	D	Preventive Maintenance	08/Dec/2024	10:00	08/Dec/2024	15:00	30-40MW load may be shifted and fed from sister 220kW grids subject to real time loading and availability of power from these grids. Rest 280MW shall be	PLANNED	Approved	08-Dec-24	10:00	08-Dec-24	15:00	

1207	RQ198317	OCC_225	slcjk_sd	BUS	220KV BUS 2 AT GLADNI(PDD)		D	Preventive Maintenance	08/Dec/2024	10:00	08/Dec/2024	15:00	30-40MW load may be shifted and fed from sister 220kW grids subject to real time loading and availability of power from these grids. Rest 280MW shall be	PLANNED	Approved	08-Dec-24	10:00	08-Dec-24	15:00	
						PDD JK														
1208	RQ198281	OCC_225	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	27/Dec/2024	08:00	27/Dec/2024	18:00		PLANNED	Approved	27-Dec-24	08:00	27-Dec-24	18:00	
1209	RQ198260	OCC_225	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	11/Dec/2024	08:00	11/Dec/2024	18:00		PLANNED	Approved	11-Dec-24	08:00	11-Dec-24	18:00	
1210	RQ198239	OCC_225	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	01/Dec/2024	08:00	01/Dec/2024	18:00		PLANNED	Approved	01-Dec-24	08:00	01-Dec-24	18:00	
1211	RQ198387	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV KATHUA(JK)-MAHANPUR(JK) (PG) CKT-1	POWER GRID	D	AMP Of line equipments	24/Dec/2024	09:00	24/Dec/2024	13:00	Kindly approve	PLANNED	Approved	24-Dec-24	09:00	24-Dec-24	13:00	
1212	RQ198380	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-KATHUA(JK) (PG) CKT-1	POWER GRID	D	For AMP of Line equipments	20/Dec/2024	09:30	20/Dec/2024	12:30	Kindly approve	PLANNED	Approved	20-Dec-24	09:30	20-Dec-24	12:30	
1213	RQ198381	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-MAHANPUR(PDD) (PG) CKT-1	POWER GRID	D	For AMP of Line equipments	18/Dec/2024	09:30	18/Dec/2024	12:30	Kindly approve	PLANNED	Approved	18-Dec-24	09:30	18-Dec-24	12:30	
1214	RQ198342	OCC_225	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-KATHUA(JK) (PG) CKT-1	POWER GRID	D	AR non auto mode required for carrying out PID Work at Loc. No. 28.	03/Dec/2024	09:00	03/Dec/2024	15:00	Non shutdown activiy. Kindly approve	PLANNED	Approved	03-Dec-24	09:00	03-Dec-24	15:00	
1215	RQ199459	OCC_225	cpcc3_sd	BUS	132 KV SITARGANJ(PG) - BUS 3	POWER GRID	D	AMP Work	19/Dec/2024	09:00	19/Dec/2024	17:00	Transfer Bus	PLANNED	Approved	19-Dec-24	09:00	19-Dec-24	17:00	
1216	RQ199457	OCC_225	cpcc3_sd	BUS	132 KV SITARGANJ(PG) - BUS 1	POWER GRID	D	AMP Work	13/Dec/2024	09:00	13/Dec/2024	17:00		PLANNED	Rejected					Consent denied by UK as load could not be managed
1217	RQ198915	OCC_225	cpcc1_sd	BUS	400KV BUS 2 AT BAWANA(DV)		C	40789 isolator retrofiting work at DTL bawana ss	28/Dec/2024	08:00	30/Dec/2024	18:00	40789 isolator retrofiting work at DTL bawana ss	PLANNED	Approved	28-Dec-24	08:00	30-Dec-24	18:00	May be allowed subject to Delhi consent/All other elements must be connected with other bus
1218	RQ198914	OCC_225	cpcc1_sd	BUS	400KV BUS 2 AT BAWANA(DV)		C	41289 isolator retrofiting work at DTL bawana ss	25/Dec/2024	08:00	27/Dec/2024	18:00	41289 isolator retrofiting work at DTL bawana ss	PLANNED	Approved	25-Dec-24	08:00	27-Dec-24	18:00	May be allowed subject to Delhi consent/All other elements must be connected with other bus
1219	RQ198921	OCC_225	cpcc1_sd	BUS	400KV BUS 2 AT MURADNAGAR_1 (UP)		D	LBB relay testing work at Muradnagar SS	23/Dec/2024	08:00	23/Dec/2024	18:00	LBB relay testing work at Muradnagar SS	PLANNED	Approved	23-Dec-24	08:00	23-Dec-24	18:00	
1220	RQ198913	OCC_225	cpcc1_sd	BUS	400KV BUS 2 AT BAWANA(DV)		C	41489 isolator retrofiting work at DTL bawana ss	22/Dec/2024	08:00	24/Dec/2024	18:00	41489 isolator retrofiting work at DTL bawana ss	PLANNED	Approved	22-Dec-24	08:00	24-Dec-24	18:00	May be allowed subject to Delhi consent/All other elements must be connected with other bus

1221	RQ198920	OCC_225	cpcc1_sd	BUS	400KV BUS 1 AT MURADNAGAR_1 (UP)		D	LBB relay testing work at Muradnagar SS	22/Dec/2024	08:00	22/Dec/2024	18:00	LBB relay testing work at Muradnagar SS	PLANNED	Approved	22-Dec-24	08:00	22-Dec-24	18:00	
1222	RQ198912	OCC_225	cpcc1_sd	BUS	400KV BUS 1 AT BAWANA(DV)		C	40889 isolator retrofitting work at DTL bawana ss	19/Dec/2024	08:00	21/Dec/2024	18:00	40889 isolator retrofitting work at DTL bawana ss	PLANNED	Approved	19-Dec-24	08:00	21-Dec-24	18:00	May be allowed subject to Delhi consent/All other elements must be connected with other bus
1223	RQ198919	OCC_225	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)		D	Bus bar relay retrofitting work at Mandola ss	19/Dec/2024	08:00	21/Dec/2024	18:00	Bus bar relay retrofitting work at Mandola ss	PLANNED	Approved	19-Dec-24	08:00	21-Dec-24	18:00	
1224	RQ198911	OCC_225	cpcc1_sd	BUS	400KV BUS 1 AT BAWANA(DV)		C	40589 isolator retrofitting work at DTL bawana ss	16/Dec/2024	08:00	18/Dec/2024	18:00	40589 isolator retrofitting work at DTL bawana ss	PLANNED	Approved	16-Dec-24	08:00	18-Dec-24	18:00	May be allowed subject to Delhi consent/All other elements must be connected with other bus
1225	RQ198918	OCC_225	cpcc1_sd	BUS	400KV BUS 3 AT MANDOLA(PG)		D	Bus bar relay retrofitting work at Mandola ss	16/Dec/2024	08:00	18/Dec/2024	18:00	Bus bar relay retrofitting work at Mandola ss	PLANNED	Approved	16-Dec-24	08:00	18-Dec-24	18:00	
1226	RQ198910	OCC_225	cpcc1_sd	BUS	400KV BUS 1 AT BAWANA(DV)		C	41189 isolator retrofitting work at DTL bawana ss	13/Dec/2024	08:00	15/Dec/2024	18:00	41189 isolator retrofitting work at DTL bawana ss	PLANNED	Approved	13-Dec-24	08:00	15-Dec-24	18:00	May be allowed subject to Delhi consent/All other elements must be connected with other bus
1227	RQ198917	OCC_225	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)		D	Bus bar relay retrofitting work at Mandola ss	13/Dec/2024	08:00	15/Dec/2024	18:00	Bus bar relay retrofitting work at Mandola ss	PLANNED	Approved	13-Dec-24	08:00	15-Dec-24	18:00	
1228	RQ198909	OCC_225	cpcc1_sd	BUS	400KV BUS 1 AT BAWANA(DV)		C	41389 isolator retrofitting work at DTL bawana ss	10/Dec/2024	08:00	12/Dec/2024	18:00	41389 isolator retrofitting work at DTL bawana ss	PLANNED	Approved	10-Dec-24	08:00	12-Dec-24	18:00	May be allowed subject to Delhi consent/All other elements must be connected with other bus
1229	RQ198916	OCC_225	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)		D	Bus bar relay retrofitting work at Mandola ss	10/Dec/2024	08:00	12/Dec/2024	18:00	Bus bar relay retrofitting work at Mandola ss	PLANNED	Approved	10-Dec-24	08:00	12-Dec-24	18:00	
1230	RQ198908	OCC_225	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)		D	for amp work	09/Dec/2024	08:00	09/Dec/2024	18:00	for AMP work	PLANNED	Approved	09-Dec-24	08:00	09-Dec-24	18:00	
1231	RQ198907	OCC_225	cpcc1_sd	BUS	400KV BUS 3 AT MANDOLA(PG)		D	for amp work	08/Dec/2024	08:00	08/Dec/2024	18:00	for AMP work	PLANNED	Approved	08-Dec-24	08:00	08-Dec-24	18:00	
1232	RQ198906	OCC_225	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)		D	for amp work	03/Dec/2024	08:00	03/Dec/2024	18:00	for AMP work	PLANNED	Approved	03-Dec-24	08:00	03-Dec-24	18:00	
1233	RQ198905	OCC_225	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)		D	for amp work	02/Dec/2024	08:00	02/Dec/2024	18:00	for AMP work	PLANNED	Approved	02-Dec-24	08:00	02-Dec-24	18:00	
1234	RQ199203	OCC_225	cpcc1_sd	BR/BSR/MSR/MSR	25 MVAR BUS REACTOR NO 1 AT 220 KV MANDOLA(PG)	POWER GRID	D	for amp work	14/Dec/2024	08:00	14/Dec/2024	18:00		PLANNED	Approved	14-Dec-24	08:00	14-Dec-24	18:00	
1235	RQ199366	OCC_225	cpcc3_sd	BAY	203 BUS COUPLER BAY - 220KV BUS 1 AT LUCKNOW_1(PG) (POWERGRID) AND 220KV BUS 2 AT LUCKNOW_1(PG) AT 220 KV LUCKNOW_1(PG) (POWERGRID)	POWER GRID	D	LBB RELAY RETROFITMENT WORK	25/Dec/2024	10:00	25/Dec/2024	18:00		PLANNED	Approved	25-Dec-24	10:00	25-Dec-24	18:00	

1236	RQ199486	OCC_225	cpcc3_sd	BAY	213 MAIN BAY - 220 KV KANPUR(PG)-KANPURNAUBASTA(UP) (PG) CKT-1 (POWERGRID) AT 220 KV KANPUR(PG)	POWER GRID	C	'For pneumatic drive overhauling of circuit breaker-ABB make. During s/d line shall remain charged from TBC Bay	16/Dec/2024	08:00	19/Dec/2024	18:00		PLANNED	Approved	16-Dec-24	08:00	19-Dec-24	18:00	
1237	RQ199389	OCC_225	cpcc1_sd	BAY	204 BUS COUPLER BAY - 220KV BUS 1 AT BAGHPAT(PG) (POWERGRID) AND 220KV BUS 2 AT BAGHPAT(PG) AT 220 KV BAGHPAT(PG) (POWERGRID)	POWER GRID	C	Rectification of P.D defect in 220KV Main Bus-1	11/Dec/2024	08:00	14/Dec/2024	18:00		PLANNED	Approved	11-Dec-24	08:00	14-Dec-24	18:00	Subject to real time grid condition
1238	RQ199487	OCC_225	cpcc3_sd	BAY	210 MAIN BAY - 220 KV KANPUR(PG)-MAINPURI(UP) (PG) CKT-1 (POWERGRID) AT 220 KV KANPUR(PG)	POWER GRID	C	For pneumatic drive overhauling of circuit breaker-ABB make. During s/d line shall remain charged from TBC Bay	09/Dec/2024	08:00	12/Dec/2024	18:00		PLANNED	Approved	09-Dec-24	08:00	12-Dec-24	18:00	
1239	RQ199352	OCC_225	cpcc3_sd	BAY	211 MAIN BAY - 220KV BUS 1 AT LUCKNOW_1(PG) (POWERGRID) AND FUTURE AT 220 KV LUCKNOW_1(PG) (POWERGRID)	POWER GRID	D	LBB RELAY RETROFITMENT WORK	06/Dec/2024	10:00	06/Dec/2024	18:00		PLANNED	Approved	06-Dec-24	10:00	06-Dec-24	18:00	
1240	RQ199485	OCC_225	cpcc3_sd	BAY	204 BUS COUPLER BAY - 220KV BUS 1 AT KANPUR(PG) (POWERGRID) AND 220KV BUS 2 AT KANPUR(PG) AT 220 KV KANPUR(PG) (POWERGRID)	POWER GRID	C	For pneumatic drive overhauling of circuit breaker-ABB make.	02/Dec/2024	08:00	05/Dec/2024	18:00		PLANNED	Approved	02-Dec-24	08:00	05-Dec-24	18:00	
1241	RQ198421	OCC_225	cpcc2_sd	SVC/STATCOM	SVC No 1(-400/+600MVAR) at 400 KV Ludhiana(PG)	POWER GRID	D	For Maintenance works	16/Dec/2024	09:00	16/Dec/2024	18:00	Kindly approve	PLANNED	Approved	16-Dec-24	09:00	16-Dec-24	18:00	
1242	RQ199057	OCC_225	cpcc1_sd	SVC/STATCOM	SVC No 1(-300/+400MVAR) at 400 KV Kankroli(PG)	POWER GRID	D	for deweeding of MV Switchyard	02/Dec/2024	08:00	02/Dec/2024	18:00		PLANNED	Approved	02-Dec-24	08:00	02-Dec-24	18:00	

Outages proposed in other RPCs requiring NRPC approval

Sl No	Outages proposed in	Name of Requesting Agency	Name of Elements	From		To		Basis	Reason	Remarks (If Any)	Shutdown Status	OCC Remarks
1	WRPC	POWERGRID_WR2	765KV-BANASKANTHA-CHITTORGARH-1	13/Dec/24	15:00	13/Dec/24	23:00	D	For attending shutdown defects in Line and TWFL commissioning. A/R Non Auto mode in Circuit #2 For attending shutdown defects in circuit #1, Dia to be kept open at both ends.	To be availed from 15:00 hrs. ATC/TTC to be curtailed by 2950MW in NR export, and 200MW in NR Import.	Approved	To be availed from 15:00 hrs. ATC/TTC to be curtailed by 2950MW in NR export, and 200MW in NR Import.
2	WRPC	POWERGRID_WR2	765KV-BANASKANTHA-CHITTORGARH-2	13/Dec/24	15:00	13/Dec/24	23:00	D	A/R Non Auto mode For attending shutdown defects in circuit #1		Approved	
3	WRPC	POWERGRID_WR2	765KV-BANASKANTHA-CHITTORGARH-2	14/Dec/24	15:00	14/Dec/24	23:00	D	For attending shutdown defects in Line and TWFL commissioning. A/R Non Auto mode in Circuit #1 For attending shutdown defects in circuit #2/ YEARLY AMP, Dia to be kept open at both ends.	To be availed from 15:00 hrs. ATC/TTC to be curtailed by 2950MW in NR export, and 200MW in NR Import.	Approved	
4	WRPC	POWERGRID_WR2	765KV-BANASKANTHA-CHITTORGARH-1	14/Dec/24	15:00	14/Dec/24	23:00	D	A/R Non Auto mode For attending shutdown defects in circuit #2		Approved	
5	WRPC	POWERGRID_WR2	400KV-KANSARI-KANKROLI-1	17/Dec/24	15:00	17/Dec/24	23:00	D	Yearly AMP of LTE and main bay circuit breaker at Kansari end and For attending shutdown defects in Line, A/R off of ckt 2 is required. Dia to be kept open at both ends.	To be availed from 15:00 hrs. ATC/TTC to be curtailed by 2100 MW in NR export.	Approved	To be availed from 15:00 hrs. ATC/TTC to be curtailed by 2100 MW in NR export.
6	WRPC	POWERGRID_WR2	4400KV-KANSARI-KANKROLI 2(BYPASS AT BHINMAL)-1	17/Dec/24	15:00	17/Dec/24	23:00	D	A/R Non Auto mode in Circuit #2 For attending shutdown defects in circuit #1		Approved	
7	WRPC	POWERGRID_WR2	4400KV-KANSARI-KANKROLI 2(BYPASS AT BHINMAL)-1	18/Dec/24	15:00	18/Dec/24	23:00	D	For attending shutdown defects in Line. A/R off of ckt 1 is required. Dia to be kept open at both ends.	To be availed from 15:00 hrs. ATC/TTC to be curtailed by 2100 MW in NR export.	Approved	To be availed from 15:00 hrs. ATC/TTC to be curtailed by 2100 MW in NR export.
8	WRPC	POWERGRID_WR2	400KV-KANSARI-KANKROLI-1	18/Dec/24	15:00	18/Dec/24	23:00	D	A/R Non Auto mode in Circuit #1 For attending shutdown defects in circuit #2		Approved	
9	WRPC	POWERGRID_WR2	400KV-SHUJALPUR-RAPP-1	5/Dec/24	8:00	5/Dec/24	17:30	D	AMP WORK OF LINE BAY 413L AND LINE REACTOR, A/R off of ckt 2 is required. Dia to be kept open at both ends.	ATC/TTC to be curtailed by 450 MW in NR export.	Approved	ATC/TTC to be curtailed by 450 MW in NR export.
10	WRPC	POWERGRID_WR2	400KV-SHUJALPUR-RAPP-2	6/Dec/24	8:00	6/Dec/24	17:30	D	AMP WORK OF LINE BAY 418L AND LINE REACTOR, A/R off of ckt 1 is required. Dia to be kept open at both ends.	ATC/TTC to be curtailed by 450 MW in NR export.	Approved	ATC/TTC to be curtailed by 450 MW in NR export.
11	WRPC	POWERGRID_WR2	765KV-GWALIOR-AGRA-1	1/Dec/24	9:00	7/Dec/24	18:00	D	Tower Strengthening Member fixing work. A/R in Non-Auto Mode Line will be in Service.		Approved	
12	WRPC	POWERGRID_WR2	765KV-GWALIOR-JAIPUR-1	5/Dec/24	9:00	6/Dec/24	18:00	D	For attending shutdown defects in Line. Dia to be kept open at both ends.	ATC/TTC to be curtailed by 450 MW in NR import.	Approved	ATC/TTC to be curtailed by 450 MW in NR import.
13	WRPC	POWERGRID_WR2	765KV-GWALIOR-AGRA-2	8/Dec/24	9:00	14/Dec/24	18:00	D	Tower Strengthening Member fixing work. A/R in Non-Auto Mode Line will be in Service.		Approved	
14	WRPC	POWERGRID_WR2	765KV-GWALIOR-JAIPUR-2	9/Dec/24	9:00	10/Dec/24	18:00	D	For attending shutdown defects in Line. Dia to be kept open at both ends.	ATC/TTC to be curtailed by 450 MW in NR import.	Approved	ATC/TTC to be curtailed by 450 MW in NR import.
15	WRPC	POWERGRID_WR2	765KV-GWALIOR-ORAI-1	12/Dec/24	9:00	12/Dec/24	18:00	D	For attending shutdown defects in Line. Dia to be kept open at both ends.		Approved	
16	WRPC	POWERGRID_WR2	765KV-GWALIOR-AGRA-2	2/Dec/24	9:00	2/Dec/24	18:00	D	To attend shutdown nature defects (AMP works)	ATC/TTC to be curtailed by 1150 MW in NR import.	Approved	
17	WRPC	POWERGRID_WR2	765KV-JABALPUR-ORAI-1	5/Dec/24	8:00	5/Dec/24	18:00	D	for attending shutdown nature defects in line and line reactor AMP work, spare rotation work at jabalpur PS end.	ATC/TTC to be curtailed by 900 MW in NR import.	Approved	
18	WRPC	POWERGRID_WR2	765KV-JABALPUR-ORAI-2	5/Dec/24	8:00	5/Dec/24	18:00	D	A/R in non auto mode required for attending shutdown nature defects in 765KV-JABALPUR-ORAI-1		Approved	
19	WRPC	POWERGRID_WR2	765KV-JABALPUR-ORAI-1 U/R@ JABALPUR - 765KV	5/Dec/24	8:00	5/Dec/24	18:00	D	line reactor AMP work, spare rotation work at jabalpur PS end.		Approved	

DELHI TRANSCO LIMITED (SLDC)

Planned shutdown of Dec.-2024 for putup in NRPC OCC meeting to be held in the month of Nov.- 2024

S.No.	Details of Transmission Element		Category	Shutdown Type	From		To		Work to be Carried	Remarks	S/d Status	OCC Remarks
	Voltage Level	Name			Date	Time	Date	Time				
1	220KV	220kV PANIPAT Ckt.-1	B	Daily	04.12.2024	09:30 Hrs.	04.12.2024	14:00 Hrs.	General mtc. as per PMS & C.B testing	Load will be managed on 220KV PNP Ckt. No.- 2& 3	Approved	May be allowed subject to BBMB consent/Load to be managed by Delhi
2	220KV	220kV PANIPAT Ckt.-2	B	Daily	07.12.2024	09:30 Hrs.	07.12.2024	14:00 Hrs.	General mtc. as per PMS & C.B testing	Load will be managed on 220KV PNP Ckt. No.- 1 & 3	Approved	May be allowed subject to BBMB consent/Load to be managed by Delhi
3	220KV	220kV PANIPAT Ckt.-3	B	Daily	10.12.2024	09:30 Hrs.	10.12.2024	14:00 Hrs.	General mtc. as per PMS & C.B testing	Load will be managed on 220KV PNP Ckt. No.- 1& 2	Approved	May be allowed subject to BBMB consent/Load to be managed by Delhi
4	220KV	220KV Mandola Ckt. No.- 1	B	Daily	11.12.2024	09:30 Hrs.	11.12.2024	14:00 Hrs.	General mtc. as per PMS & C.B testing	Load will be managed on 220KV Mandola Ckt. No.- 2	Approved	May be allowed/Load to be managed by Delhi
5	220KV	220 kV Rohtak Road Ckt.-1	B	Daily	17.12.2024	09:30 Hrs.	17.12.2024	14:00 Hrs.	General mtc. as per PMS & C.B testing	Load will be managed on 220KV R/Road Ckt. No.-2	Approved	May be allowed/Load to be managed by Delhi
6	220KV	220KV Mandola Ckt. No.- 2	B	Daily	18.12.2024	09:30 Hrs.	18.12.2024	14:00 Hrs.	General mtc. as per PMS & C.B testing	Load will be managed on 220KV Mandola Ckt. No.- 1	Approved	May be allowed/Load to be managed by Delhi
7	220KV	220 kV Rohtak Road Ckt.-2	B	Daily	21.12.2024	09:30 Hrs.	21.12.2024	14:00 Hrs.	General mtc. as per PMS & C.B testing	Load will be managed on 220KV R/Road Ckt. No.-1	Approved	May be allowed/Load to be managed by Delhi

Sr. No.	Element Name	Owner	Daily/Continuous	Reason	Requested From Date	Requested To Date	Remarks	S/d Status	OCC Remarks
1	220 kV Ganguwal - Mohali S/C	BBMB	Daily	Yearly Maintenance	03.12.2024 (09:00)	04.12.2024 (17:00)		Approved	Punjab gave consent
2	220 kV Bus -1 at Ganguwal	BBMB	Daily	Yearly Maintenance	05.12.2024 (09:00)	06.12.2024 (17:00)		Approved	Punjab gave consent
3	220 kV Ganguwal - Mandi Gobindgarh S/C	BBMB	Daily	Yearly Maintenance	10.12.2024 (09:00)	11.12.2024 (17:00)		Approved	Punjab gave consent
4	220 kV Ganguwal - Majra S/C	BBMB	Daily	Yearly Maintenance	12.12.2024 (09:00)	13.12.2024 (17:00)		Approved	Punjab gave consent
5	220 kV Bus -2 at Ganguwal	BBMB	Daily	Yearly Maintenance	17.12.2024 (09:00)	18.12.2024 (17:00)		Approved	Punjab gave consent

225 th OCC Additional shutdown for month of November and December'2024							
SR. NO.	NAME OF LINE / EQUIPMENT (S/D REQUIRED)	TYPE OF WORK TO BE DONE	DURATION		Type	Shutdown Status	OCC Remarks
			DATE / TIME	DATE / TIME			
1	132kV Amarpurathedi – Hissar line	For restringing work of Damaged Earthwire	16.11.2024 / 10:00 Hrs	17.11.2024 / 18:00 Hrs	Continuous	Approved	May be allowed subject to BBMB consent
2	400KV S/C BARMER - AKAL Line	Shutdown is required for Benching / earth cutting work of 400KV S/C Barmer – Akal line between location no. 227 to 228 on emergent condition)"	18.11.2024 at 17:00 HRS	19.11.2024 at 05:00 HRS	Daily	Approved	May be allowed subject to no other outage at both ends from 17:00Hrs
			19.11.2024 at 17:00 HRS	20.11.2024 at 05:00 HRS	Daily	Approved	May be allowed subject to no other outage at both ends from 17:00Hrs
			20.11.2024 at 17:00 HRS	21.11.2024 at 05:00 HRS	Daily	Approved	May be allowed subject to no other outage at both ends from 17:00Hrs

Format I(A): Request for transmission element outage by Indenting agency to RPC

Indenting Agency		NHPC LTD.	For the Month	Nov-23	Date					Proposed Date and Time								
Sl. No.	Name of the Requesting Agency	Voltage Level (kV)	Line Details								Proposed Date and Time				Remarks	NLDC/NRLDC Comments	Shutdown Status	OCC Remarks
			From substation	To substation	Owner	Ckt ID	Inter-Regional / Intra-Regional	Daily/ Continuous	Reason	From Date	From Time	To Date	To Time					
1	Parbati-II HEP	400KV	Parbati-II	Banala	PGCIL	400KV Parbati-II-Banala	Inter regional	Continuous	M2 maintenance of 400 KV GIS to M/s GE Vernova	25-Nov-2024	8:00	30-Nov-2024	17:00			Approved		
2	Parbati-II HEP	400KV	Parbati-II	Sainj	PGCIL	400KV Parbati-II-Sainj	Inter regional	Continuous		25-Nov-2024	8:00	30-Nov-2024	17:00			Approved		
3	Chamera-I	400 kV	Chamera-I	Jalandhar	PGCIL	Chamera-I - Jalandhar 400 kV Line-1	Inter regional	Continuous	Repair of Oil Leakage in 50 MVAR Shunt Reactor & Repair of Vertical Break Disconnect Switch	13-Nov-2024	9:00	18-Nov-2024	18:00			Approved		
4	Chamera-I	400 kV	Chamera-I	Jalandhar	PGCIL	Chamera-I - Jalandhar 400 kV Line-1	Inter regional	Continuous	Repair of Oil Leakage in 50 MVAR Shunt Reactor & Repair of Vertical Break Disconnect Switch	27-Nov-2024	9:00	29-Nov-2024	18:00			Rejected	Duplicate entry	
5	Chamera-I	400 kV	Chamera-I	Jalandhar	PGCIL	Chamera-I - Jalandhar 400 kV Line-2	Inter regional	Daily	Repainting of all Support Structures and Shunt & Neutral Reactor	20-Nov-2024	9:00	22-Nov-2024	18:00			Approved		
6	Chamera-I	400 kV	Chamera-I	Chamera-II	PGCIL	Chamera-I - Chamera-II 400 kV Line	Inter regional	Daily	Repainting of all Support Structures	23-Nov-2024	9:00	24-Nov-2024	18:00			Approved		

Sr.No.	Element Name	Owner	Continous/daily	Reason	Requested from date	Requested from time	Requested to date	Requested to time	Shutdown Status	OCC Remarks
1	400kV Nabha Power Limited (PSG)-Rajpura(PS) Circuit 1	PSTCL	Daily	Washing of porcelain Disc Insulator.	20 November 2024	0800hrs	21 November 2024	1900hrs	Approved	May be allowed subject to real time grid condition/One circuit shutdown at a time from both end
2	400kV Nabha Power Limited (PSG)-Rajpura(PS) Circuit 2	PSTCL	Daily	Washing of porcelain Disc Insulator.	21 November 2024	0800hrs	23 November 2024	1900hrs	Approved	May be allowed subject to real time grid condition/One circuit shutdown at a time from both end
3	400kV Talwandi Saboo (PSG)-Dhuri Circuit 1	PSTCL	Daily	Washing of porcelain Disc Insulator.	22 November 2024	0800hrs	28 November 2024	1900hrs	Approved	May be allowed subject to real time grid condition/One circuit shutdown at a time from both end
4	400kV Nabha power Limited (PSG)-Nakodar (PS) Circuit 1	PSTCL	Daily	Washing of porcelain Disc Insulator.	28 November 2024	0800hrs	4 December 2024	1900hrs	Approved	May be allowed subject to real time grid condition/One circuit shutdown at a time from both end
5	400kV Moga- Behman jassa Singh (PS) Circuit	PSTCL	Daily	Washing of porcelain Disc Insulator.	03 December 2024	0800hrs	10 December 2024	1900hrs	Approved	May be allowed subject to real time grid condition/One circuit shutdown at a time from both end
6	400kV Rajpura (PS)- Dhuri (PS) Circuit 1	PSTCL	Daily	Washing of porcelain Disc Insulator.	07 December 2024	0800hrs	15 December 2024	1900hrs	Approved	May be allowed subject to real time grid condition/One circuit shutdown at a time from both end
7	400kV Bus bar 2 at Nabha Power Limited	NPL	Daily	Annual Maintenance	11 December 2024	0900hrs	11 December 2024	1800hrs	Approved	Subject to all other elements must be connected with other bus

PLANNED SHUT DOWN FOR THE MONTH OF Dec- 2024 WHICH ARE TO BE APPROVED BY OCC 225

Name of Transmission Zone : Uttar Pradesh Power Transmission Corporation Limited

Sl. No.	Details of Transmission Line		Date		Timings		Reason	"Outage Mode (Daily/ Continuous)"	Remarks	Shutdown Status	OCC Remarks
	Voltage Level	Name of Transmission Elements	From	To	From	To					
1	2	3	4	5	6	7	8	9	10		
3	765 kV	765kV Rampur -Ghatampur TPS Line	15-Nov-24	15-Dec-24			To carry out erection activity of SF6 to Air Bushing of 765 kV ICT-1 in GIB near the vicinity.	CONTINUOUS	Shutdown will be for 10 hrs for any one day between 15.11.2024 to 30.11.2024 between 08:00 hrs to 18:00 hrs. Based upon Opportunity shutdown of GTPS 660 MW Unit #1	Approved	May be allowed
4		330 MVA Line Reactor at Ghatampur End for Rampur - Ghatampur TPS Line	15-Nov-24	15-Dec-24			To carry out erection activity of SF6 to Air Bushing of 765 kV ICT-1 in GIB near the vicinity.	CONTINUOUS	Shutdown will be for 10 hrs for any one day between 15.11.2024 to 30.11.2024 between 08:00 hrs to 18:00 hrs. Based upon Opportunity shutdown of GTPS 660 MW Unit #1	Approved	May be allowed
5		Bay 803R for Rampur -Ghatampur TPS Line Reactor at Ghatampur End	15-Nov-24	15-Dec-24			To carry out erection activity of SF6 to Air Bushing of 765 kV ICT-1 in GIB near the vicinity.	CONTINUOUS	Shutdown will be for 10 hrs for any one day between 15.11.2024 to 30.11.2024 between 08:00 hrs to 18:00 hrs. Based upon Opportunity shutdown of GTPS 660 MW Unit #1	Approved	May be allowed
6	400kV	shutdown of 400kv MRD-Ataur bay at 400kV Ataur S/s	16-Dec-24	16-Dec-24	10:00:00	18:00:00	* shutdown of 400kv MRD-Ataur bay for routine testing	DAILY S/D		Approved	Element must remain in service with other bay
7		315 MVA ICT-2 HV SIDE FEED VIA TBC at 400kV Muffafnagar S/s	5-Nov-24	5-Nov-24	10:00:00	16:00:00	* FOR REPAIRING OF PANTOGRAPH ISOLATOR UNDER 400KV A BUS/ROUTINE >X MAINTENANCE OF PANTOGRAPH	CONTINUOUS		Approved	
8		80 MVA, 400/11.5-11.5 KV Station transformer-2 Main Bay- 406, Tie Bay-405) at 400kV Anapra-D S/s	15-Dec-24	30-Dec-24	9:00	18:00	Annual Overhauling of 80 MVA, 400/11.5-11.5 KV Station transformer-2 and Testing of Bay Equipments	CONTINUOUS	500 MW, Unit-7 of DTPS, Anpara will be under major shutdown for Annual Overhauling from 10.12.2024 for 35 days.	Approved	Other Station Transformer must remain in service during shutdown
9		800KV HVDC Vishwanath Chariyali TL	14-Dec-24	15-Dec-24	9:00	18:00	Construction of 765kV S/C (Quad) Mainpuri - Bara Ckt-1 Transmission Line, 765kV S/C (Quad) Mainpuri - Unnao Transmission Line & 400kV D/C (Quad) Tanda - Gonda Transmission Line.	DAILY S/D	Non-auto recloser required for Hotline Stringing Activity (Daily Basis)	Approved	May be allowed
#		400KV S/C Kanpur - Etah TL PGCIL	11-Dec-24	11-Dec-24	9:00	18:00				Rejected	No such line exist as intiamted by NRLDC
#	400/132kV Nehtaur	200MVA ICT-1 at Nehtaur S/s	24-Nov-24	24-Nov-24	9:00	13:00	As instructed by SLDC, SPS has to implement at Nehtaur S/s. Hence the shutdown of 3 x 200 MVA, 400/132 KV ICT's is required simultaneously to implement the same	continuous		Approved	Shutdown may availed on weekend/ Load to be managed by UP at Nehtaur
#	400/132kV Nehtaur	200MVA ICT-2 at Nehtaur S/s	24-Nov-24	24-Nov-24	9:00	13:00	As instructed by SLDC, SPS has to implement at Nehtaur S/s. Hence the shutdown of 3 x 200 MVA, 400/132 KV ICT's is required simultaneously to implement the same	continuous		Approved	Shutdown may availed on weekend/ Load to be managed by UP at Nehtaur
#	400/132kV Nehtaur	200MVA ICT-3 at Nehtaur S/s	24-Nov-24	24-Nov-24	9:00	13:00	As instructed by SLDC, SPS has to implement at Nehtaur S/s. Hence the shutdown of 3 x 200 MVA, 400/132 KV ICT's is required simultaneously to implement the same	continuous		Approved	Shutdown may availed on weekend/ Load to be managed by UP at Nehtaur
#	765/400/220 kV Hapur	Main Bay-704 (765kv Ghatam Pur TL) at Hapur S/s	12-Dec-24	12-Dec-24	9:00	17:00	Annual Testing and Maintenance	continuous		Approved	
#	765/400/220 kV Gr. Noida	Main Bay-710(765kv Hapur Line) at Greater Noida S/s	12-Dec-24	12-Dec-24	9:00	17:00	Annual Testing and Maintenance	continuous		Approved	

#	400 kV	400KV MAIN BUS-1 (CB-403,407,410,412) at BARA	11-Dec-24	12-Dec-24	6:00 AM	23:59 PM	FGD Project work	continuous	Power Evacuation will be available through 400KV CKT-1,CKT-2 & 765KV CKT-2	Approved	
#		400KV MAIN BUS-1 (CB-412,410,409,407,403) at BARA	13-Dec-24	14-Dec-24	6:00 AM	23:59 PM	FGD Project work	continuous	Power Evacuation will be available through 400KV CKT-1,CKT-2 & 765KV CKT-2	Approved	
#	132 kV	132 Kv Sahupuri-Karmnasa ckt-II	3-Dec-24	8-Dec-24	08:00AM	18:00	LILO connection at 132 kv s/s Chandauli	continuous		Approved	
#	132 kV	132 Kv Sahupuri-Karmnasa ckt-II	9-Dec-24	15-Dec-24	08:00AM	18:00	OPGW work	DAILY S/D		Approved	
#	400 KV	400 KV REWA ROAD -PANKI LINE	20-Nov-24	8-Dec-24	8:00	18:00	FOR HEIGHT RAISING OF 400 KV REWA ROAD PANKI LINE DUE TO CONSTRUCTION OF PRAPOSED RAM VAN GAMAN MARG	CONTINUOUS		Approved	
#		400KV Bus-2 at 400kV Lucknow (UP)	13-Nov-24	20-Nov-24	9:00	18:00	Shutdown required For Upgradation of busbar protection panel work at 400 KV Lucknow(UP)	CONTINUOUS		Approved	
#		400/220KV 500MVA ICT-2 at 765kV Rampur	13-Nov-24	13-Nov-24	9:00	17:00	FOR SF6 GAS GD BODY REPLACEMENT	CONTINUOUS		Approved	

Sr No	OCC Number	Name of Requesting Agency	Element Type	Element Name	Owner	Daily/ Continous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	Shutdown Status	OCC Remaks
1	225	PPGCL BARA	BUS	400KV MAIN BUS-1 (CB-403,407,410,412)	PPGCL	Continous	FGD Project work	12-Nov-24	6:00	12-Dec-24	23:59 PM	PPGCL_Power Evacuation will be available through 400KV CKT-1,CKT-2 & 765KV CKT-2	Approved	All other elements must be connected with Other Bus
2	225	PPGCL BARA	BUS	400KV MAIN BUS-1 (CB-412,410,409,407,403)	PPGCL	Continous	FGD Project work	13-12-2024	6:00	14-12-2024	23:59 PM	PPGCL_Power Evacuation will be available through 400KV CKT-1,CKT-2 & 765KV CKT-2	Approved	All other elements must be connected with Other Bus

S. No.	Description	Transmission Line	Shutdown type	Shutdown requirement date and time from	Shutdown requirement date and time up to	Basis	Shutdown Status	OCC Remarks
1	For Rectification of defect of CKT-01	400KV-SHUJALPUR-RAPP-1	Shutdown	31-12-2024 08:00 hrs.	31-12-2024 17:00 hrs.	Daily	Approved	ATC Curtailment of 450 MW in NR Export. Subjected to WRPC Approval
2	OPGW installation in live line	400 KV KOLDAM(NT)-LUDHIANA(PG) (PKTCL) CKT-1	AR OFF	01-12-2024 08:00 hrs.	31-12-2024 19:00 hrs.	Daily	Approved	Non auto mode may be allowed
3	OPGW installation in live line	400 KV ROPAR(PSTCL)-LUDHIANA(PG) (PKTCL) CKT-1	AR OFF	01-12-2024 08:00 hrs.	31-12-2024 19:00 hrs.	Daily	Approved	Non auto mode may be allowed
4	OPGW installation in live line	400 KV KOLDAM(NT)-ROPAR(PSTCL) (PKTCL) CKT-1	AR OFF	01-12-2024 08:00 hrs.	31-12-2024 19:00 hrs.	Daily	Approved	Non auto mode may be allowed

POWERGRID NORTHERN REGION-I											
SUBJECT :- SD REQUEST FOR TRANSMISSION ELEMENTS for 225th OCC MEETING											
S.No.	ELEMENTS	OWNER	MODE	DURATION				PURPOSE	Remarks	S/d Status	OCC Remarks
				FROM DATE	TIME	TO DATE	TIME				
765kV/400kV/220kV/132kV Lines											
1	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1	PGCIL	Daily	11-Dec-24	08:00	13-Dec-24	18:00	Defects' rectification observed during cross patrolling	Non auto for 220 kV RAPPB-Chittorgarh Ckt-2	Approved	May be allowed subject to real time grid condition & Raps consent
2	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-2	PGCIL	Daily	17-Dec-24	08:00	19-Dec-24	18:00	Defects' rectification observed during cross patrolling	Non auto for 220 kV RAPPB-Chittorgarh Ckt-1	Approved	May be allowed subject to real time grid condition & Raps consent
3	400 KV DADRI(NT)-GR.NOIDA(UPC) (PG) CKT-1	PGCIL	Daily	6-Dec-24	08:00	7-Dec-24	20:00	Shutdown nature defects rectification	Non auto mode of 400 KV DADRI(NT)-MAHARANIBAGH line required	Approved	May be allowed subject to real time grid condition/one circuit shutdown at a time from both ends/ NTPC consent
4	400 KV GR.NOIDA(UPC)-NAWADA(HV) (PG) CKT-1	PGCIL	Daily	9-Dec-24	08:00	10-Dec-24	20:00	Shutdown nature defects rectification	Non auto mode of 400 KV BALLABHGARH-MAHARANIBAGH & 400 KV DADRI(NT)-MAHARANIBAGH Line required	Approved	May be allowed subject to real time grid condition/one circuit shutdown at a time from both ends
5	400 KV BALLABHGARH(PG)-NAWADA(HV) (PG) CKT-1	PGCIL	Daily	11-Dec-24	08:00	12-Dec-24	20:00	Shutdown nature defects rectification	Non auto mode of 400 KV BALLABHGARH-MAHARANIBAGH line required	Approved	May be allowed subject to real time grid condition/one circuit shutdown at a time from both ends
6	400 KV ROORKEE-SAHARANPUR (PG) CKT-1	PGCIL	Daily	6-Dec-24	08:00	7-Dec-24	19:00	Shutdown nature defects rectification	Non auto mode of 400 KV BAGHPAT-DEHRADUN & 400 KV BAGHPAT-SAHARANPUR Line required	Approved	May be allowed subject to real time grid condition/one circuit shutdown at a time from both ends
7	400 KV BAGHPAT-DEHRADUN (PG) CKT-1	PGCIL	Daily	15-Dec-24	08:00	16-Dec-24	19:00	Shutdown nature defects rectification	Non auto mode of 400 KV BAGHPAT-SAHARANPUR & 400 KV DEHRADUN ROORKEE Line required	Approved	May be allowed subject to real time grid condition/one circuit shutdown at a time from both ends
8	400 KV BAGHPAT-SAHARANPUR (PG) CKT-1	PGCIL	Daily	13-Dec-24	08:00	14-Dec-24	19:00	Shutdown nature defects rectification	Non auto mode of 400 KV BAGHPAT-DEHRADUN & 400 KV ROORKEE-SAHARANPUR Line	Approved	May be allowed subject to real time grid condition/one circuit shutdown at a time from both ends
9	400 KV DADRI(NT)-MAHARANIBAGH(PG) (PG) CKT-1	PGCIL	Daily	3-Dec-24	08:00	4-Dec-24	20:00	Shutdown nature defects rectification	Non auto mode of 400 KV DADRI(NT)-GR.NOIDA(UPC) & 400 KV GR.NOIDA(UPC)-NAWADA(HV) line required	Approved	May be allowed subject to real time grid condition/one circuit shutdown at a time from both ends/ NTPC consent
10	400 KV BALLABHGARH-MAHARANIBAGH (PG) CKT-1	PGCIL	Daily	14-Dec-24	08:00	15-Dec-24	19:00	Shutdown nature defects rectification	Non auto mode of 400 KV BALLABHGARH(PG)-NAWADA(HV) & 400 KV GR.NOIDA(UPC)-NAWADA(HV) line required	Approved	May be allowed subject to real time grid condition/one circuit shutdown at a time from both ends
11	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1	PGCIL	Daily	10-Dec-24	16:00	20-Dec-24	23:00	Polymer insulator replacement work	Non auto for 400 kV RAPPB-Chittorgarh, MOST URGENT	Approved	May be allowed subject to real time grid condition/one circuit shutdown at a time from both ends/ Raps consent /From 16:00Hrs
12	400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1	PGCIL	Daily	1-Dec-24	16:00	10-Dec-24	23:00	Polymer insulator replacement work	Non auto for 400 kV RAPPB-Kankroli, MOST URGENT	Approved	May be allowed subject to real time grid condition/one circuit shutdown at a time from both ends/ Raps & Rajasthan consent / From 16:00Hrs
13	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1	PGCIL	Daily	23-Dec-24	08:00	24-Dec-24	18:00	Additional glass disc insertion: LOA given	Non auto for 400 kV RAPPD-Kota, subject to weather permitting and consent from RAPP	Approved	May be allowed subject to real time grid condition/one circuit shutdown at a time from both ends/ Raps consent
14	400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-2	PGCIL	Daily	21-Dec-24	08:00	22-Dec-24	18:00	Additional glass disc insertion: LOA given	Non auto for 400 kV RAPPD-Jaipur South, subject to weather permitting and consent from RAPP	Approved	May be allowed subject to real time grid condition/one circuit shutdown at a time from both ends/ Raps consent

15	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1	PGCIL	Daily	11-Dec-24	16:00	13-Dec-24	23:00	Defects' rectification observed during cross patrolling	Non auto for 220 kV RAPPB-Chittorgarh Ckt-2	Approved	May be allowed subject to real time grid condition/one circuit shutdown at a time from both ends/ Raps & Rajasthan consent / From 16:00Hrs
16	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-2	PGCIL	Daily	17-Dec-24	16:00	19-Dec-24	23:00	Defects' rectification observed during cross patrolling	Non auto for 220 kV RAPPB-Chittorgarh Ckt-1	Approved	May be allowed subject to real time grid condition/one circuit shutdown at a time from both ends/ Raps & Rajasthan consent / From 16:00Hrs
17	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1	PGCIL	C	3-Dec-24	08:00	5-Dec-24	18:00	41389A isolator retrofitting work at DTL bawana ss Under ADD CAP		Approved	Subject to Delhi consent/One circuit shutdown from both ends
18	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1	PGCIL	C	6-Dec-24	08:00	8-Dec-24	18:00	41489A isolator retrofitting work at DTL bawana ss Under ADD CAP		Approved	Subject to Delhi consent/One circuit shutdown from both ends
19	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1	PGCIL	C	9-Dec-24	08:00	11-Dec-24	18:00	41389L isolator retrofitting work at DTL bawana ss Under ADD CAP		Approved	Subject to Delhi consent/One circuit shutdown from both ends
20	400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1	PGCIL	C	12-Dec-24	08:00	14-Dec-24	18:00	41189A isolator retrofitting work at DTL bawana ss Under ADD CAP		Approved	Subject to Delhi consent/One circuit shutdown from both ends
21	400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1	PGCIL	C	15-Dec-24	08:00	17-Dec-24	18:00	41289A isolator retrofitting work at DTL bawana ss Under ADD CAP		Approved	Subject to Delhi consent/One circuit shutdown from both ends
22	400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1	PGCIL	C	18-Dec-24	08:00	20-Dec-24	18:00	41189L isolator retrofitting work at DTL bawana ss Under ADD CAP		Approved	Subject to Delhi consent/One circuit shutdown from both ends
23	400 KV MERTA-RATANGARH (RS) CKT-1	PGCIL	D	11-Dec-24	17:00	12-Dec-24	23:00	Stringing work of under-construction 765 kV D/C Bhadla-II Sikar-II 2nd line		Approved	May be allowed from 17:00Hrs
24	400 KV SIKAR(PG)-BABAI(RS) (NRSS36) CKT-1	PGCIL	D	13-Dec-24	17:00	13-Dec-24	23:00	Insulators cleaning works		Approved	May be allowed from 17:00Hrs
25	400 KV NEEMRANA-SIKAR (PG) CKT-2	PGCIL	D	14-Dec-24	17:00	14-Dec-24	23:00	Insulators cleaning works		Approved	May be allowed from 17:00Hrs
26	132KV S/C Khetri-Nangli Transmission Line	RVPN	D	21-Dec-24	06:00	23-Dec-24	19:00	Stringing of 765 kV D/C Khetri-Narela TL		Approved	Subject to Rajasthan consent
27	220 KV S/C Mahendragarh-Narnaul Transmission Line	RVPN	D	11-Dec-24	06:00	13-Dec-24	19:00	Stringing of 765 kV D/C Khetri-Narela TL		Approved	Subject to Rajasthan consent
28	132 KV S/C Mahendragarh-Mundiyakhera Transmission Line	RVPN	D	14-Dec-24	07:00	16-Dec-24	19:00	Stringing of 765 kV D/C Khetri-Narela TL		Approved	Subject to Rajasthan consent
29	132 KV S/C Mahendragarh-Mundiyakhera Transmission Line	HVPN	D	01-Dec-24	07:00	03-Dec-24	19:00	Stringing of 765 kV D/C Khetri-Narela TL		Approved	Subject to Rajasthan consent
30	220 kV Fatehgarh-3-RSVP (201)	PGCIL	Daily	01-Dec-24	19:00	01-Dec-24	23:00	For Bay extension works, To avoid induction during movement of machinery, T&P.		Approved	May be allowed from 19:00Hrs
31	220 kV Fatehgarh-3-RSRPL (202)	PGCIL	Daily	02-Dec-24	19:00	02-Dec-24	23:00	For Bay extension works, To avoid induction during movement of machinery, T&P.		Approved	May be allowed from 19:00Hrs
32	220 kV Fatehgarh-3- Altra Xergy (204)	PGCIL	Daily	03-Dec-24	19:00	03-Dec-24	23:00	For Bay extension works, To avoid induction during movement of machinery, T&P.		Approved	May be allowed from 19:00Hrs
33	220 kV Fatehgarh-3- RSAPL (211)	PGCIL	Daily	04-Dec-24	19:00	04-Dec-24	23:00	For Bay extension works, To avoid induction during movement of machinery, T&P.		Approved	May be allowed from 19:00Hrs
34	400 kV Fatehgarh-3-Fatehgarh-2 ckt-1	PGCIL	Daily	05-Dec-24	17:00	08-Dec-24	23:00	For Bay extension works, To avoid induction during movement of machinery, T&P.		Approved	May be allowed from 17:00Hrs
35	400 kV Fatehgarh-3-Fatehgarh-2 ckt-2	PGCIL	Daily	09-Dec-24	17:00	12-Dec-24	23:00	For Bay extension works, To avoid induction during movement of machinery, T&P.		Approved	May be allowed from 17:00Hrs
36	400kV fatehgarh-3 Jaisalmer-2 ckt-1	PGCIL	Daily	13-Dec-24	17:00	16-Dec-24	23:00	For Bay extension works, To avoid induction during movement of machinery, T&P.		Approved	May be allowed from 17:00Hrs
37	400kV fatehgarh-3 Jaisalmer-2 ckt-2	PGCIL	Daily	17-Dec-24	17:00	20-Dec-24	23:00	For Bay extension works, To avoid induction during movement of machinery, T&P.		Approved	May be allowed from 17:00Hrs

765 /400/220kV ICT/STATCOMS/BUS Reactor											
1	+/-150MVAr VSC-1 Branch for STATCOM Station-1 at Fatehgarh-2 (Bay-RB10-RB11 Bay)	PGCIL	Daily	2-Dec-24	17:00	4-Dec-24	23:59	Bay extension construction work to avoid induction T&P movements for safety requirement		Approved	May be allowed from 17:00Hrs
2	+/-150MVAr VSC-2 Branch for STATCOM Station-1 at Fatehgarh-2 (Bay-RB10-RB12 Bay)	PGCIL	Daily	6-Dec-24	17:00	2-Dec-24	23:59	Bay extension construction work to avoid induction T&P movements for safety requirement		Approved	May be allowed from 17:00Hrs
3	+/-150MVAr VSC-1 Branch for STATCOM Station-2 at Fatehgarh-2 (Bay-RB11-RB11 Bay)	PGCIL	Daily	9-Dec-24	17:00	11-Dec-24	23:59	Bay extension construction work to avoid induction T&P movements for safety requirement		Approved	May be allowed from 17:00Hrs
4	+/-150MVAr VSC-2 Branch for STATCOM Station-2 at Fatehgarh-2 (Bay-RB11-RB12 Bay)	PGCIL	Daily	12-Dec-24	17:00	14-Dec-24	23:59	Bay extension construction work to avoid induction T&P movements for safety requirement		Approved	May be allowed from 17:00Hrs
5	(+550/-425MVAR) STATCOM at Bikaner-2 SS	PGCIL	Daily	15-Dec-24	17:00	20-Dec-24	23:59	For Rectification of AVR issues		Approved	May be allowed from 17:00Hrs
6	+/-300MVAr STATCOM Station-1 at Fatehgarh-2 (Bays- 430 & 429)	PGCIL	Daily	18-Dec-24	17:00	22-Dec-24	23:59	For commissioning work and final tuning of Controller.		Approved	May be allowed from 17:00Hrs
7	+/-300MVAr STATCOM Station-2 at Fatehgarh-2 (Bays- 435)	PGCIL	Daily	13-Dec-24	17:00	17-Nov-24	23:59	For commissioning work and final tuning of Controller.		Approved	May be allowed from 17:00Hrs
8	400/220 KV 315 MVA ICT 3 AT HISSAR(PG)	PGCIL	Daily	20/Nov/24	08:00	20-Nov-24	18:00	For AMP work		Approved	Other ICT must remain in service
9	765KV/400KV SIKAR-II-ICT-2	PGCIL	Daily	12-Dec-24	17:00	12-Dec-24	23:00	For taking spare ICT unit in service		Rejected	As per new guidelines no need to charge spare reactor. SD may be rejected
10	765KV/400KV SIKAR-II-ICT-2	PGCIL	Daily	12-Dec-24	17:00	12-Dec-24	23:00	For taking spare ICT unit out of service		Rejected	As per new guidelines no need to charge spare reactor. SD may be rejected
11	765KV/400KV SIKAR-II-ICT-1	PGCIL	Daily	12-Dec-24	17:00	12-Dec-24	23:00	For taking spare ICT unit in service		Rejected	As per new guidelines no need to charge spare reactor. SD may be rejected
12	765KV/400KV SIKAR-II-ICT-1	PGCIL	Daily	13-Dec-24	17:00	13-Dec-24	23:00	For taking spare ICT unit out of service		Rejected	As per new guidelines no need to charge spare reactor. SD may be rejected
13	Fatehgarh-3 400/220 kV 500 MVA ICT 1	PGCIL	Daily	9-Dec-24	17:00	9-Dec-24	23:00	AMP Works		Approved	May be allowed from 17:00Hrs
14	Fatehgarh-3 400/220 kV 500 MVA ICT 1	PGCIL	Daily	12-Dec-24	17:00	12-Dec-24	23:00	AMP Works		Approved	May be allowed from 17:00Hrs
15	Fatehgarh-3 400/220 kV 500 MVA ICT 3	PGCIL	Daily	12-Dec-24	17:00	12-Dec-24	23:00	AMP Works		Approved	May be allowed from 17:00Hrs
16	Fatehgarh-3 400/220 kV 500 MVA ICT 3	PGCIL	Daily	12-Dec-24	17:00	12-Dec-24	23:00	AMP Works		Approved	May be allowed from 17:00Hrs
17	Fatehgarh-3 400/220 kV 500 MVA ICT 4	PGCIL	Daily	13-Dec-24	17:00	13-Dec-24	23:00	AMP Works		Approved	May be allowed from 17:00Hrs
18	Fatehgarh-3 400/220 kV 500 MVA ICT 4	PGCIL	Daily	14-Dec-24	17:00	14-Dec-24	23:00	AMP Works		Approved	May be allowed from 17:00Hrs
19	Fatehgarh-3 400/220 kV 500 MVA ICT 2	PGCIL	Daily	15-Dec-23	17:00	15-Dec-23	23:00	AMP Works		Approved	May be allowed from 17:00Hrs
20	Fatehgarh-3 400/220 kV 500 MVA ICT 2	PGCIL	Daily	16-Dec-24	17:00	16-Dec-24	23:00	AMP Works		Approved	May be allowed from 17:00Hrs
21	765KV-SIKAR-II-ALIGARH-1 L/R@ SIKAR-II-765KV	PGCIL	Daily	2-Dec-24	09:00	2-Dec-24	17:00	For CSD Fine Tuning		Approved	May be allowed
22	765KV-SIKAR-II-ALIGARH-2 L/R@ SIKAR-II-765KV	PGCIL	Daily	3-Dec-24	09:00	3-Dec-24	17:00	For CSD Fine Tuning		Approved	May be allowed
23	SIKAR-II-765KV-B/R-1	PGCIL	Daily	4-Dec-24	09:00	4-Dec-24	17:00	For CSD Fine Tuning & Bay CT Oil Sampling		Approved	May be allowed
24	SIKAR-II-765KV-B/R-2	PGCIL	Daily	5-Dec-24	09:00	5-Dec-24	17:00	For CSD Fine Tuning & Bay CT Oil Sampling		Approved	May be allowed
25	765KV-SIKAR-II-BHADLA-II-1 L/R@ SIKAR-II-765KV	PGCIL	Daily	16-Dec-24	09:00	16-Dec-24	17:00	For CSD Fine Tuning		Approved	May be allowed
26	765KV-SIKAR-II-BHADLA-II-2 L/R@ SIKAR-II-765KV	PGCIL	Daily	17-Dec-24	09:00	17-Dec-24	17:00	For CSD Fine Tuning		Approved	May be allowed
27	765KV-SIKAR-II-ALIGARH-1	PGCIL	Daily	2-Dec-24	09:00	2-Dec-24	17:00	For CSD Fine Tuning of Reactor & Main Bay CT Oil Sampling		Approved	May be allowed
28	765KV-SIKAR-II-ALIGARH-2	PGCIL	Daily	3-Dec-24	09:00	3-Dec-24	17:00	For CSD Fine Tuning of Reactor & Main Bay CT Oil Sampling		Approved	May be allowed
29	SIKAR-II-400KV-B/R	PGCIL	Daily	10-Dec-24	09:30	10-Dec-24	18:00	for CSD Fine Tuning.	4-5 Switching of 400kV B/R is required	Approved	
30	718 Bay : Main Bay of 765/400KV ICT-2 at Sikar-2	PGCIL	Daily	20-Dec-24	17:00	20-Dec-24	23:00	CT oil sampling		Approved	May be allowed from 17:00Hrs
31	715 Bay : Main Bay of 765/400KV ICT-1 at Sikar-2	PGCIL	Daily	20-Dec-24	11:00	20-Dec-24	13:00	CT oil sampling		Approved	
32	712 Bay : Main Bay of 765KV Bus Reactor-2 at Sikar-2	PGCIL	Daily	20-Dec-24	14:00	20-Dec-24	16:00	CT oil sampling		Approved	
33	709 Bay : Main Bay of 765KV Bus Reactor-1 at Sikar-2	PGCIL	Daily	20-Dec-24	16:00	20-Dec-24	18:00	CT oil sampling		Approved	
34	Bus Reactor-1 125 MVAR at Fatehgarh-3	PGCIL	Daily	12-Dec-24	17:00	12-Dec-24	23:00	AMP works		Approved	May be allowed subject to real time grid condition
35	Bus Reactor-2 125 MVAR at Fatehgarh-3	PGCIL	Daily	12-Dec-24	17:00:00	12-Dec-24	23:00	AMP works		Approved	May be allowed subject to real time grid condition

36	Fatehgarh-3 400 kV Bus-2 at Fatehgarh-3	PGCIL	Daily	17-Dec-24	17:00	24-Dec-24	23:00	For 401 89 A Isolator Foundation strengthening (Civil) works for compliance of Vigilance observation	Approved	May be allowed from 17:00Hrs
37	Fatehgarh-3 413 Bay at Fatehgarh-3	PGCIL	Continuous	25-Dec-24	17:00	31-Dec-24	23:00	For 413 CB Foundation strengthening (Civil) works for compliance of Vigilance observation	Approved	May be allowed
38	400 kV Fatehgarh-3 Bus-2 at Fatehgarh-3	PGCIL	Daily	19-Dec-24	17:00	19-Dec-24	23:00	AMP works	Approved	May be allowed from 17:00Hrs
39	400 kV Fatehgarh-3 Bus-1 at Fatehgarh-3	PGCIL	Daily	20-Dec-24	17:00	20-Dec-24	23:00	AMP works	Approved	May be allowed from 17:00Hrs
40	220 kV Fatehgarh-3 Bus-2 at Fatehgarh-3	PGCIL	Daily	21-Dec-24	21:00	21-Dec-24	23:00	For Bay extension works, To avoid induction during movement of machinery, T&P.	Approved	May be allowed from 17:00Hrs
41	220 kV Fatehgarh-3 Bus-2 at Fatehgarh-3	PGCIL	Daily	24-Dec-24	21:00	24-Dec-24	23:00	AMP works	Approved	May be allowed after solar generation
42	220 kV Fatehgarh-3 Bus-1 at Fatehgarh-3	PGCIL	Daily	25-Dec-24	21:00	25-Dec-24	23:00	AMP works	Approved	May be allowed after solar generation
43	220 kV Fatehgarh-3 Bus-1 at Fatehgarh-3	PGCIL	Daily	26-Dec-24	21:00	26-Dec-24	23:00	For Bay extension works, To avoid induction during movement of machinery, T&P.	Approved	May be allowed after solar generation
44	220 kV Fatehgarh-3 Bus-1 at Fatehgarh-3	PGCIL	Daily	27-Dec-24	21:00	27-Dec-24	23:00	For Bay extension works, To avoid induction during movement of machinery, T&P.	Approved	May be allowed after solar generation
45	Fatehgarh-3 401 Bay at Fatehgarh-3	PGCIL	Continuous	17-Dec-24	17:00	24-Dec-24	23:00	For 401 89 A Isolator Foundation strengthening (Civil) works for compliance of Vigilance observation	Approved	May be allowed

POWERGRID NORTHERN REGION-II

SUBJECT :- SD REQUEST FOR TRANSMISSION ELEMENTS for 225th OCC MEETING

S.N.	Details of Transmission Element		Category of element	DURATION				Daily/ Continuous	Reason	S/d Status	OCC Remarks
	Voltage level (KV)	NAME OF THE ELEMENT AND SUBSTATION		FROM		TO					
				DATE	TIME	DATE	TIME				
X-3	For O&M activity										
1	400 KV	400kV, Bus Reactor-1 BAY (402R) at Wagoora SS	A	22-12-2024	9:00	31-12-2024	18:00	Continuous	For Pole and interrupter overhauling in 402R52 Pneumatic CB.	Approved	Element must remain in service with other bay
2	220 KV	210 Bay (Nehrian ckt-2 Bay) at Jalandhar SS	D	02.12.2024	10:00	04.12.2024	18:00	Continuous	CB drive overhauling works	Approved	Element must remain in service with TBC
3	220 KV	211 Bay (Nehrain ckt-1 Bay) at Jalandhar SS	D	16.12.2024	10:00	18.12.2024	18:00	Continuous	CB drive overhauling works	Approved	Element must remain in service with TBC
4	220 KV	220 KV Jalandhar(PG) - Dasuya(PS) ckt-2	D	23.12.2024	9:00	23.12.2024	12:00	Daily	AMP of Line equipments	Approved	Subject to Punjab consent
5	400 KV	400 KV Kurukshetra Sonipat CKT-I	A	09.12.2024	8:00	10.12.2024	18:00	DAILY	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
6	400 KV	400 KV Kurukshetra Sonipat CKT-II	A	11.12.2024	8:00	12.12.2024	18:00	DAILY	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time

Category A: Transmission elements at 400 kV and above.

Category B: Transmission elements at 132 kV and above level emanating from ISGS.

Category C: Transmission elements at 132 kV and above which are inter-regional in nature.

Category D :Transmission elements at 220 kV level with one end in a State while other end is in another State.

Additional Outage Proposal of NR-3 -OCC-225(DEC-24)

SL	OCC Number	Name of Requesting Agency	Element Name	Daily/Contingents	Reason	From Date	From Time	To Date	To Time	Remarks	Shutdown Status	OCC Remarks
1	OCC-225	POWERGRID_NR3	220kV Jhusi Machlishahar Line	C	Diversion of lines due to infringement with under construction Prayagraj Inner ring road being executed by NHAI.	1-Dec-24	10:00	6-Dec-24	18:00		Approved	UPSLDC to co-ordinate with NRDC FTC team to inclusion of new element in database.
2	OCC-225	POWERGRID_NR3	765kV VARANASI-FATEHPUR	D	Shutdown nature maintenance work.	2-Dec-24	7:00	3-Dec-24	18:00		Approved	
3	OCC-225	POWERGRID_NR3	400 KV Singrauli-Allahabad-II	D	Insulator cleaning for winter preparedness	5-Dec-24	8:00	5-Dec-24	17:00		Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC consent
4	OCC-225	POWERGRID_NR3	765KV BALIA-LUCKNOW_(PG) CKT-1	D	For Insulator cleaning at various location for winter preparedness	2-Dec-24	8:00	3-Dec-24	18:00		Approved	May be allowed
5	OCC-225	POWERGRID_NR3	400/220kV,315MVA ICT-2 AT JAULJI	D	For application of insulation coating or insulation sleeve on 33kV naked jumpers installed in Air Insulated switchyard	3-Dec-24	9:00	3-Dec-24	18:00		Approved	other ICT must remain in service
6	OCC-225	POWERGRID_NR3	220KV SOHAWAL (PG) BAHRAICH (UP) LINE CKT-1	D	For Relay Testing & scheme updating	4-Dec-24	9:00	4-Dec-24	18:00		Approved	Subject to UP consent/Load to be managed by UP
7	OCC-225	POWERGRID_NR3	220KV SOHAWAL (PG) AYODHYA (UP) LINE CKT-1	D	For Relay Testing & scheme updating	5-Dec-24	9:00	5-Dec-24	18:00		Approved	
8	OCC-225	POWERGRID_NR3	220kV TANAKPUR(NHPC)-BAREILLY(UPPTCL)	D	To attend shutdown nature defects under Bareilly TLM	4-Dec-24	9:00	4-Dec-24	18:00		Approved	Subject to UP & NHPC consent/No generation evacuation issue
9	OCC-225	POWERGRID_NR3	400kV BAREILLY765-KASHIPUR(PTCUL)-1	D	To attend defect rectification work	10-Dec-24	9:00	11-Dec-24	18:00		Approved	Subject to Uk consent/Load to be managed by Uk/One circuit shutdown at both end
10	OCC-225	POWERGRID_NR3	400kV BAREILLY765-KASHIPUR(PTCUL)-2	D	To attend defect rectification work	12-Dec-24	9:00	13-Dec-24	18:00		Approved	Subject to Uk consent/Load to be managed by Uk/One circuit shutdown at both end
11	OCC-225	POWERGRID_NR3	400kV BAREILLY-MORADABAD(UPPTCL)-1	D	To attend defect rectification work	17-Dec-24	9:00	17-Dec-24	18:00		Approved	Subject to UP consent/Load to be managed by Uk/One circuit shutdown at both end
12	OCC-225	POWERGRID_NR3	400kV LUCKNOW(UPPTCL)-BAREILLY-1	D	To attend defect rectification work	18-Dec-24	9:00	18-Dec-24	18:00		Approved	Subject to UP consent/Load to be managed by Uk/One circuit shutdown at both end
13	OCC-225	POWERGRID_NR3	100MVA,220/132kV ICT-3 AT SITARGANJ	D	AMP OF ICT03 AT SITARGANJ	3-Dec-24	9:00	3-Dec-24	18:00		Approved	Subject to Uk consent/Load to be managed by Uk/Other ICT must be in service
14	OCC-225	POWERGRID_NR3	400kV KANPUR-BALLABHARGH-1	D	'AMP of line bay equipment & non-switchable line reactor at Kanpur & testing of DTTC scheme (under Process bus)	12-Dec-24	9:00	13-Dec-24	18:00		Approved	Subject to real time grid condition/One circuit shutdown at both end

15	OCC-225	POWERGRID_NR3	400kV KANPUR-AGRA-1	D	Testing of DTPC scheme (under Process bus)	16-Dec-24	10:00	1-Dec-24	12:00	Approved	Subject to real time grid condition/One circuit shutdown at both end
16	OCC-225	POWERGRID_NR3	400kV GORAKHPUR-GORAKHPUR(UPPTCL)-1	D	AMP works	10-Dec-24	9:00	10-Dec-24	18:00	Approved	Subject to real time grid condition/One circuit shutdown at both end
17	OCC-225	POWERGRID_NR3	400kV GORAKHPUR-GORAKHPUR(UPPTCL)-2	D	AMP works	11-Dec-24	9:00	11-Dec-24	18:00	Approved	Subject to real time grid condition/One circuit shutdown at both end
18	OCC-225	POWERGRID_NR3	400KV Gorakhpur-Lucknow Line 2	D	AMP works	6-Dec-24	9:00	6-Dec-24	17:00	Approved	Subject to real time grid condition/One circuit shutdown at both end
19	OCC-225	POWERGRID_NR3	400KV Gorakhpur Basti 1 Line	D	AMP works	7-Dec-24	9:00	7-Dec-24	17:00	Approved	Subject to real time grid condition/One circuit shutdown at both end
20	OCC-225	POWERGRID_NR3	220KV Gorakhpur Maharajanj Line	D	AMP works	22-Dec-24	9:00	22-Dec-24	17:00	Approved	Subject to real time grid condition/One circuit shutdown at both end
21	OCC-225	POWERGRID_NR3	BAY NO AWX1Q1 at AC yard of Rihand HVDC Substation	D	AMP works	4-Dec-24	8:00	4-Dec-24	18:00	Approved	Element must be connected with other bus
22	OCC-225	POWERGRID_NR3	400kV BAY No WX2Q2 at AC yard of POWERGRID Rihand Substation SUBSTATION	D	AMP Work	3-Dec-24	8:00	3-Dec-24	18:00	Approved	Element must be connected with other bus
23	OCC-225	POWERGRID_NR3	400kV Bay No WX3Q1 at AC Yard of POWERGRID Rihand Substation	D	AMP Work	5-Dec-24	8:00	5-Dec-24	17:00	Approved	Element must be connected with other bus
24	OCC-225	POWERGRID_NR3	400kV Bay No WX3Q3 at AC Yard of POWERGRID Rihand Substation	D	AMP Work	6-Dec-24	8:00	6-Dec-24	17:00	Approved	Element must be connected with other bus
25	OCC-225	POWERGRID_NR3	400KV SINGRAULI-FATEHPUR MAIN BAY AT NTPC SINGRAULI	C	MAIN BAY CB MECHANISM OVERHAULING. LINE TO BE CHARGED THROUGH TBC-2 AT NTPC SINGRAULI	3-Dec-24	8:00	5-Dec-24	17:00	Approved	Element must be connected with other bus
26	OCC-225	POWERGRID_NR3	400kV VARANASI-SAHUPURI(UPPTCL)-1	D	Shutdown nature maintenance work.	6-Dec-24	8:00	7-Dec-24	17:00	Approved	Subject to real time grid condition/One circuit shutdown at both end
27	OCC-225	POWERGRID_NR3	400kV SINGRAULI(NTPC)-ALLAHABAD-2	D	Tie CB LBB retrofitment works	5-Dec-24	8:00	5-Dec-24	18:00	Approved	Subject to real time grid condition/One circuit shutdown at both end
28	OCC-225	POWERGRID_NR3	765kV ORAI-ALIGARH-2	D	Installation of Counter weight in Gantry-1 Tower of 765kV Orai-Gwalior line at Orai End. Shutdown of 765kV Orai-Gwalior line required along with simultaneous shutdown of 765kV Orai-Aligarh -2 (as below Gwalior Gantry Tower, Aligarh-2 Line Reactor 765KV Bushing is falling.	10-Dec-24	8:00	10-Dec-24	14:00	Approved	
29	OCC-225	POWERGRID_NR3	765kV SATNA-ORAI	D	Line equipment and LR AMP work. Cleaning & Tightening work.	20-Dec-24	8:00	20-Dec-24	18:00	Approved	ATC Curtailment of 2450 MW in NR Import. Subjected to WRPC Approval

30	OCC-225	POWERGRID_NR3	400 KV Ballia-Sohawal-2	D	FOR RECTIFICATION OF DAMAGED TOP PHASE JUMPER CONDUCTOR AT LOC 600.	6-Dec-24	9:00	6-Dec-24	17:00	Approved	Subject to real time grid condition/One circuit shutdown at both end
31	OCC-225	POWERGRID_NR3	400 KV Lucknow-Basti-2	D	FOR REPLACEMENT OF FLASHED INSULATOR AT LOC 565.	9-Dec-24	9:00	9-Dec-24	17:00	Approved	Subject to real time grid condition/One circuit shutdown at both end
32	OCC-225	POWERGRID_NR3	315 MVA ICT-1 at Sohawal	D	Relay Testing and Protection Scheme Implementation	10-Dec-24	9:00	10-Dec-24	14:00	Approved	other ICT must remain in service
NRPC Consent requested by ER-1 Region											
1	OCC_221	POWERGRID_ER1	A/R OF 400KV-PATNA-BALIA-3	D	To facilitate shutdown of Parallel Circuit	13-Dec-24	9:00	13-Dec-24	17:30	Approved	
2	OCC_221	POWERGRID_ER1	400KV-NAUBATPUR(BH)-BALIA-2	D	Insulator Cleaning and S/D nature fault rectification	13-Dec-24	9:00	13-Dec-24	17:30	Approved	
3	OCC_221	POWERGRID_ER1	400KV-BIHARSARIFF(PG)-SAHUPURI-2	D	FOR INSULATOR CLEANING WORK	4-Dec-24	9:00	4-Dec-24	17:30	Approved	
4	OCC_221	POWERGRID_ER1	400KV-BIHARSARIFF(PG)-SAHUPURI-1	D	FOR INSULATOR CLEANING WORK	3-Dec-24	9:00	3-Dec-24	17:30	Approved	
5	OCC_221	POWERGRID_ER1	A/R OF 400KV-BIHARSARIFF(PG)-SAHUPURI-1	D	to facilitate shutdown of parallel circuit	4-Dec-24	9:00	4-Dec-24	17:30	Approved	
6	OCC_221	POWERGRID_ER1	A/R OF 400KV-BIHARSARIFF(PG)-SAHUPURI-2	D	to facilitate shutdown of parallel circuit	3-Dec-24	9:00	3-Dec-24	17:30	Approved	
7	OCC_221	POWERGRID_ER1	A/R OF 400KV-PATNA-BALIA-1	D	to facilitate shutdown of parallel circuit	6-Dec-24	9:00	6-Dec-24	17:30	Approved	
8	OCC_221	POWERGRID_ER1	400KV-PATNA-BALIA-2	D	Insulator cleaning in polluted areas	6-Dec-24	9:00	6-Dec-24	17:30	Approved	
9	OCC_221	POWERGRID_ER1	400 KV NAUBATPUR-BALIA CKT-1	D	FOR INSULATOR CLEANING WORK	6-Dec-24	9:00	6-Dec-24	17:30	Approved	
10	OCC_221	POWERGRID_ER1	A/R OF 400 KV NAUBATPUR-BALIA CKT-2	D	to facilitate shutdown of parallel circuit	6-Dec-24	9:00	6-Dec-24	17:30	Approved	
11	OCC_221	POWERGRID_ER1	400 KV NAUBATPUR-BALIA CKT-2	D	FOR INSULATOR CLEANING WORK	7-Dec-24	9:00	7-Dec-24	17:30	Approved	
12	OCC_221	POWERGRID_ER1	A/R OF 400 KV NAUBATPUR-BALIA CKT-1	D	to facilitate shutdown of parallel circuit	7-Dec-24	9:00	7-Dec-24	17:30	Approved	
13	OCC_221	POWERGRID_ER1	HVDC PUSAULI+EASTERN SIDE FILTER BUS+AC BYPASS	C	VALVE COOLING PLC RECTIFICATION	23-Dec-24	9:30	24-Dec-24	17:30	Approved	
14	OCC_221	POWERGRID_ER1	HVDC PUSAULI+EASTERN SIDE FILTER BUS+AC BYPASS	C	RTU UPGRADATION WORK	16-Dec-24	9:30	17-Dec-24	17:30	Approved	
15	OCC_221	POWERGRID_ER1	400KV-PUSAULI(PG)-ALLAHABAD-1	D	LBB retrofitting works and SCADA validation for BAY 404R.	10-Dec-24	9:30	10-Dec-24	17:30	Approved	
16	OCC_221	POWERGRID_ER1	400KV-PUSAULI(PG)-VARANASI-1	D	LBB retrofitting works and SCADA validation for BAY 401R.	9-Dec-24	9:30	9-Dec-24	17:30	Approved	
17	OCC_221	POWERGRID_ER1	400KV-PUSAULI(PG)-ALLAHABAD-1	C	LBB retrofitting works and SCADA validation for BAY 404	5-Dec-24	9:30	6-Dec-24	17:30	Approved	
18	OCC_221	POWERGRID_ER1	400KV-PUSAULI(PG)-VARANASI-1	C	LBB retrofitting works and SCADA validation for Bay 401	2-Dec-24	9:30	3-Dec-24	17:30	Approved	
NRPC Consent requested by WR2 Region											
1	OCC_585	POWERGRID_WR2	765KV-GWALIOR-AGRA-1	D	Tower Strengthening Member fixing work. A/R in Non-Auto Mode Line will be in Service.	1-Dec-24	9:00	7-Dec-24	18:00	Approved	ATC Curtailemnt of 1150 MW in NR Import.
2	OCC_585	POWERGRID_WR2	765KV-GWALIOR-JAIPUR-1	D	For attending shutdown defects in Line. Dia to be kept open at both ends.	5-Dec-24	9:00	6-Dec-24	18:00	Approved	ATC Curtailemnt of 450 MW in NR Import.
3	OCC_585	POWERGRID_WR2	765KV-GWALIOR-AGRA-2	D	Tower Strengthening Member fixing work. A/R in Non-Auto Mode Line will be in Service.	8-Dec-24	9:00	14-Dec-24	18:00	Approved	ATC Curtailemnt of 1150 MW in NR Import.
4	OCC_585	POWERGRID_WR2	765KV-GWALIOR-ORAI-1	D	For attending shutdown defects in Line. Dia to be kept open at both ends.	12-Dec-24	9:00	12-Dec-24	18:00	Approved	

5	OCC_585	POWERGRID_WR2	765KV-GWALIOR-AGRA-2	D	To attend shutdown nature defects (AMP works)	2-Dec-24	9:00	2-Dec-24	18:00	Approved	ATC Curtailemnt of 1150 MW in NR Import.
6	OCC_585	POWERGRID_WR2	765KV-JABALPUR-ORAI-1	D	for attending shutdown nature defects in line and line reactor AMP work, spare rotaion work at jabalpur PS end.	5-Dec-24	8:00	5-Dec-24	18:00	Approved	ATC Curtailemnt of 900 MW in NR Import.
7	OCC_585	POWERGRID_WR2	765KV-JABALPUR-ORAI-2	D	A/R in non auto mode required for attending shutdown nature defects in 765KV-JABALPUR-ORAI-1	5-Dec-24	8:00	5-Dec-24	18:00	Approved	
8	OCC_585	POWERGRID_WR2	765KV-JABALPUR-ORAI-1 L/R@ JABALPUR - 765KV	D	line reactor AMP work, spare rotaion work at jabalpur PS end.	5-Dec-24	8:00	5-Dec-24	18:00	Approved	
9	OCC_585	POWERGRID_WR2	765KV-JABALPUR-ORAI-2	D	for attending shutdown nature defects in line and line reactor AMP work, spare rotaion work at jabalpur PS end.	14-Dec-24	8:00	14-Dec-24	18:00	Approved	ATC Curtailemnt of 900 MW in NR Import.
10	OCC_585	POWERGRID_WR2	765KV-JABALPUR-ORAI-1	D	A/R in non auto mode required for attending shutdown nature defects in 765KV-JABALPUR-ORAI-2	14-Dec-24	8:00	14-Dec-24	18:00	Approved	
11	OCC_585	POWERGRID_WR2	765KV-JABALPUR-ORAI-2 L/R@ JABALPUR - 765KV	D	line reactor AMP work, spare rotaion work at jabalpur PS end.	14-Dec-24	8:00	14-Dec-24	18:00	Approved	
12	OCC_585	POWERGRID_WR2	765KV-JABALPUR-ORAI-1	D	For OPGW stringing under live line condition	1-Dec-24	0700 hrs	31-Dec-24	1800 hrs	Approved	
13	OCC_585	POWERGRID_WR2	765KV-JABALPUR-ORAI-1	D	For Formation of Dimond Crossing for Completion of OPGW stringing. Simultaneous outage of 765KV Satna-Bina # 1 and 765KV Jabalpur-Orai # 1 are required. Dia to be kept open at both ends.	11-Dec-24	7:00	11-Dec-24	18:00	Approved	ATC Curtailemnt of 900 MW in NR Import.
14	OCC_585	POWERGRID_WR2	765KV-SATNA-BINA-1	D	For Formation of Dimond Crossing for Completion of OPGW stringing. Simultaneous outage of 765KV Satna-Bina # 1 and 765KV Jabalpur-Orai # 1 are required. Dia to be kept open at both ends.	11-Dec-24	7:00	11-Dec-24	18:00	Approved	ATC Curtailemnt of 750 MW in NR Import.
15	OCC_585	POWERGRID_WR2	765KV-JABALPUR-ORAI-1	D	For Formation of Dimond Crossing for Completion of OPGW stringing. Simultaneous outage of 765KV Satna-Bina # 2 and 765KV Jabalpur-Orai # 1 are required. Dia to be kept open at both ends.	12-Dec-24	7:00	12-Dec-24	18:00	Approved	ATC Curtailemnt of 900 MW in NR Import.
16	OCC_585	POWERGRID_WR2	765KV-SATNA-BINA-2	D	For Formation of Dimond Crossing for Completion of OPGW stringing. Simultaneous outage of 765KV Satna-Bina # 2 and 765KV Jabalpur-Orai # 1 are required. Dia to be kept open at both ends.	12-Dec-24	7:00	12-Dec-24	18:00	Approved	ATC Curtailemnt of 750 MW in NR Import.
17	OCC_585	POWERGRID_WR2	765KV-SATNA-VINDHYACHAL(PS)-1	Daily	For Formation of Dual Dimond Crossing, for rectification of Clearance issue (TN 599-TN 600).Dia to be kept open at both ends	13-Dec-24	7:00	13-Dec-24	18:00	Approved	ATC Curtailemnt of 750 MW in NR Import.
18	OCC_585	POWERGRID_WR2	765KV-SATNA-VINDHYACHAL(PS)-2	Daily	For Formation of Dual Dimond Crossing, for rectification of Clearance issue TN 608-TN 609). Simultaneous outage of 400KV Vindhyachal-Rewa # 1 is required. Dia to be kept open at both ends	14-Dec-24	7:00	14-Dec-24	18:00	Approved	ATC Curtailemnt of 750 MW in NR Import.
19	OCC_585	POWERGRID_WR2	400KV-KANSARI-KANKROLI-1	D	A/R Non Auto mode in Circuit #1 For attending shutdown defects in circuit #2	18-Dec-24	9:00	18-Dec-24	18:00	Approved	
20	OCC_585	POWERGRID_WR2	400KV-SHUJALPUR-RAPP-1	D	AMP WORK OF LINE BAY 413L AND LINE REACTOR, A/R off of ckt 2 is required. Dia to be kept open at both ends.	5-Dec-24	8:00	5-Dec-24	17:30	Approved	ATC Curtailment of 450 MW in NR Export
21	OCC_585	POWERGRID_WR2	400KV-SHUJALPUR-RAPP-2	D	AMP WORK OF LINE BAY 418L AND LINE REACTOR, A/R off of ckt 1 is required. Dia to be kept open at both ends.	6-Dec-24	8:00	6-Dec-24	17:30	Approved	ATC Curtailment of 450 MW in NR Export

Sl	OCC Number	Name of Requesting Agency	Element Name	Daily/Continous	Reason	From Date	From Time	To Date	To Time	Tag	EntityType	NLDC/NRLDC Comments	Shutdown Status	OCC Remarks
Extra Additional Outage proposal by														
1	OCC_585	POWERGRID_WR2	765KV-INDORE-VADODARA-1	D	WTI Replacement of Y ph LR, SAS Upgradation Testing & Shutdown nature line defect attending work, Dia to be kept open at both ends.	07/Dec/2024	9:00	07/Dec/2024	18:00	Outage	AC TRANSMISSION LINE CIRCUIT		Approved	ATC Curtailment of 600 MW in NR Export
2	OCC_585	POWERGRID_WR2	765KV-SATNA-GWALJIOR-2	D	A/R Non Auto mode For attending shutdown defects in 765KV-GWALJIOR-ORAI-1	12/Dec/2024	9:00	12/Dec/2024	18:00	Online	AC TRANSMISSION LINE CIRCUIT			NRPC Consent not required
3	OCC_585	POWERGRID_WR2	765KV-SATNA-GWALJIOR-2	D	AMP works of Line & SS & Installation of Grading Rings on Polymer insulators of Substation	13/Dec/2024	9:00	13/Dec/2024	18:00	Outage	AC TRANSMISSION LINE CIRCUIT		Approved	ATC Curtailment of 2150 MW in NR Import
4	OCC_585	POWERGRID_WR2	765KV-SATNA-VINDHYACHAL(PS)-1	C	765 kV Satna#1 Line Reactor Circuit Breaker drive inspection & Upgradation work By ABB service Engineer, Dia to be kept open at both ends.	09/Dec/2024	9:00	12/Dec/2024	18:00	Outage	AC TRANSMISSION LINE CIRCUIT		Approved	ATC Curtailment of 750 MW in NR Import
5	OCC_585	POWERGRID_WR2	765KV-SASAN-VINDHYACHAL(PS)-2	D	Transmission Line AMP, Dia to be kept open at both ends.	20/Dec/2024	9:00	45646	0.75	Outage	AC TRANSMISSION LINE CIRCUIT		Approved	ATC Curtailment of 750 MW in NR Import
6	OCC_585	POWERGRID_WR2	765KV-SASAN-VINDHYACHAL(PS)-1	D	Transmission Line AMP, Dia to be kept open at both ends.	26/Dec/2024	9:00	26/Dec/2024	18:00	Outage	AC TRANSMISSION LINE CIRCUIT			NRPC Consent not required
7	OCC_585	POWERGRID_WR2	765KV-SATNA-BINA-1	D	for Pre Winter Preparedness and Insulator cleaning work by Bina TLM,scheme rectification work, Dia to be kept open at both ends.	04/Dec/2024	9:00	04/Dec/2024	18:00	Outage	AC TRANSMISSION LINE CIRCUIT		Approved	ATC Curtailment of 750 MW in NR Import
8	OCC_585	POWERGRID_WR2	765KV-SATNA-BINA-2	D	for Pre Winter Preparedness and Insulator cleaning work by Bina TLM,scheme rectification work, Dia to be kept open at both ends.	05/Dec/2024	9:00	05/Dec/2024	18:00	Outage	AC TRANSMISSION LINE CIRCUIT		Approved	ATC Curtailment of 750 MW in NR Import
9	OCC_585	POWERGRID_WR2	765KV-BINA-INDORE-1	D	for Pre Winter Preparedness and Insulator cleaning work by Bina TLM,scheme rectification work, Dia to be kept open at both ends.	14/Dec/2024	9:00	14/Dec/2024	18:30	Outage	AC TRANSMISSION LINE CIRCUIT			NRPC Consent not required
10	OCC_585	POWERGRID_WR2	765KV-BINA-JABALPUR-1	D	Pre Winter Preparedness ATTENDING S/D NATURE DEFECTS IN LINE, For Line terminal equipment AMP for Scheme Rectification work and for signal testing work after SCADA Upgradation,Dia to be kept open at both ends.	24/Dec/2024	9:00	24/Dec/2024	18:00	Outage	AC TRANSMISSION LINE CIRCUIT			NRPC Consent not required
11	OCC_585	POWERGRID_WR2	765KV-BINA-JABALPUR-2	D	A/R Non Auto mode For attending shutdown defects in 765KV-BINA-JABALPUR-1	24/Dec/2024	9:00	24/Dec/2024	18:00	Online	AC TRANSMISSION LINE CIRCUIT			NRPC Consent not required
12	OCC_585	POWERGRID_WR2	765KV-BINA-JABALPUR-2	D	Pre Winter Preparedness ATTENDING S/D NATURE DEFECTS IN LINE, For Line terminal equipment AMP for Scheme Rectification work and for signal testing work after SCADA Upgradation,Dia to be kept open at both ends.	26/Dec/2024	9:00	26/Dec/2024	18:00	Outage	AC TRANSMISSION LINE CIRCUIT			NRPC Consent not required
13	OCC_585	POWERGRID_WR2	765KV-BINA-JABALPUR-1	D	A/R Non Auto mode For attending shutdown defects in 765KV-BINA-JABALPUR-2	26/Dec/2024	9:00	26/Dec/2024	18:00	Online	AC TRANSMISSION LINE CIRCUIT			NRPC Consent not required
14	OCC_585	POWERGRID_WR2	765KV-BINA-INDORE-1	D	AMP WORKS, Dia to be kept open at both ends.	05/Dec/2024	9:30	05/Dec/2024	18:00	Outage	AC TRANSMISSION LINE CIRCUIT			NRPC Consent not required
15	OCC_585	POWERGRID_WR2	765KV-BINA-INDORE-1 L/ R@ INDORE - 765KV	D	LINE REACTOR AMP WORKS	05/Dec/2024	9:30	05/Dec/2024	18:00	Outage	LINE REACTOR			NRPC Consent not required
16	OCC_585	POWERGRID_WR2	765KV-INDORE-VADODARA-1 L/ R@ INDORE - 765KV	D	LINE REACTOR AMP WORKS	07/Dec/2024	9:30	07/Dec/2024	18:00	Outage	LINE REACTOR			NRPC Consent not required
17	OCC_585	POWERGRID_WR2	765KV-SATNA-VINDHYACHAL(PS)-2	D	For rectification of shutdown nature defects at SATNA. A/R OF 765KV-VINDHYACHAL-SATNA-1 IN NON AUTO MODE, Dia to kept open at both ends	04/Dec/2024	7:00	04/Dec/2024	18:00	Outage	AC TRANSMISSION LINE CIRCUIT		Approved	ATC Curtailment of 750 MW in NR Import
18	OCC_585	POWERGRID_WR2	765KV-SATNA-GWALJIOR-2	D	For rectification of shutdown nature defects at SATNA. A/R OF 765KV-SATNA-ORAI IN NON AUTO MODE, Dia to kept open at both ends	05/Dec/2024	7:00	05/Dec/2024	18:00	Outage	AC TRANSMISSION LINE CIRCUIT		Approved	ATC Curtailment of 2150 MW in NR Import
19	OCC_585	POWERGRID_WR2	765KV-BINA-JABALPUR-2	D	TERMINAL EQUIPMENT MAINTENANCE work and attending S/D nature defect in line & For Taking Spare Phase in service and R ph to be taken Out (Spare phase Out since 30.12.2023)	11/Dec/2024	9:00	11/Dec/2024	18:00	Outage	AC TRANSMISSION LINE CIRCUIT			NRPC Consent not required
20	OCC_585	POWERGRID_WR2	765KV-BINA-JABALPUR-2	D	For Normalization of spare Reactor , Dia to be kept Open Both side	27/Dec/2024	9:00	27/Dec/2024	13:30	Outage	AC TRANSMISSION LINE CIRCUIT			NRPC Consent not required
21	OCC_585	POWERGRID_WR2	765KV-SATNA-BINA-1	D	For Formation of Dimond Crossing for Completion of OPGW stringing	11/Dec/2024	7:00	11/Dec/2024	18:00	Outage	AC TRANSMISSION LINE CIRCUIT		Approved	ATC Curtailment of 750 MW in NR Import
22	OCC_585	POWERGRID_WR2	765KV-SATNA-BINA-2	D	For Formation of Dimond Crossing for Completion of OPGW stringing	12/Dec/2024	7:00	12/Dec/2024	18:00	Outage	AC TRANSMISSION LINE CIRCUIT		Approved	ATC Curtailment of 750 MW in NR Import
23	OCC_585	POWERGRID_WR2	765KV-SATNA-VINDHYACHAL(PS)-1	D	For Formation of Dual Dimond Crossing, for rectification of Clearance issue (TN 599-TN 600)	13/Dec/2024	7:00	13/Dec/2024	18:00	Outage	AC TRANSMISSION LINE CIRCUIT		Approved	ATC Curtailment of 750 MW in NR Import
24	OCC_585	POWERGRID_WR2	765KV-SATNA-VINDHYACHAL(PS)-2	D	For Formation of Dual Dimond Crossing, for rectification of Clearance issue TN 608-TN 609)	14/Dec/2024	7:00	14/Dec/2024	18:00	Outage	AC TRANSMISSION LINE CIRCUIT		Approved	ATC Curtailment of 750 MW in NR Import
Extra Additional Outage proposal by ER-1														
1	POWERGRID_NR3	AC TRANSMISSION LINE CIRCUIT	765KV-GAYA-VARANASI-1	D	PORCELAIN TO POLYMER INSULATOR REPLACEMENT WORK IN MAJOR CROSSING OF LOC NO : 223-224	05/Dec/2024	9:00	06/Dec/2024	17:30				Approved	May be allowed
2	POWERGRID_ER1	AC TRANSMISSION LINE CIRCUIT	400KV-PATNA-BALIA-3	D	Polluted/Bird Dropping Insulator Disc cleaning work at Selected Locations	08/Dec/2024	9:00	08/Dec/2024	17:30				Approved	May be allowed
3	POWERGRID_ER1	AC TRANSMISSION LINE CIRCUIT	765KV-NEW RANCHI-DHARAMJAGARH-1	D	AMP of 765 kV Dharamjagarh-1 Line Reactor Bay & Spare Reactor Bay, Relay setting updation work as per latest template	17/Dec/2024	9:30	17/Dec/2024	17:30					NRPC Consent not required

