



सत्यमेव जयते

भारत सरकार

Government of India

विद्युत मंत्रालय

Ministry of Power

उत्तर क्षेत्रीय विद्युत समिति

Northern Regional Power Committee

सं.:उ.क्षे.वि.स./प्रचालन/106/01/2024/672-713


दिनांक: 16.12.2024

विषय: उत्तर क्षेत्रीय विद्युत समिति की प्रचालन समन्वय उप- समिति की 226वीं बैठक में स्वीकृत आऊटेज कार्यक्रम की सूची।

Subject: Outage programme approved in the 226th OCC Meeting.

विद्युत् उत्पादन कंपनियों व पारेषण लाइसेंस धारकों द्वारा उत्पादन इकाइयों व पारेषण तंत्र के प्रस्तावित आऊटेज कार्यक्रमों को दिनांक 13.12.2024 में आयोजित प्रचालन समन्वय उप- समिति की 226 वीं बैठक में चर्चा करने के पश्चात आऊटेज कार्यक्रम की स्वीकृत सूची को उत्तर क्षेत्रीय विद्युत समिति के वेब पोर्टल पर उपलब्ध किया गया है। सभी आऊटेज कार्यक्रम संभावित हैं एवं वास्तविक काल में ग्रिड की स्थिति के अनुरूप प्रभावी होंगे। किसी प्रकार की त्रुटि होने पर दो कार्य दिवसों के भीतर हमें सूचित करने का कष्ट करें।

The outage programme of Generating Units and Transmission Lines proposed by Generating Companies and Transmission Licensees were discussed in the 226th OCC meeting held on 13.12.2024 and the approved list of outages program has been uploaded on NRPC web portal. All outage programmes are approved tentatively subject to real time grid conditions. Discrepancy, if any may kindly be intimated within two working days.


(डी. के. मीना) 16/12/24
अधीक्षण अभियंता (प्रचालन)

सेवा में,
प्रचालन समन्वय उप- समिति के सभी सदस्य।

8	RQ203157	OCC_226	jhakri_sd	GENERATING UNIT	250 MW NATHPA-JHAKRI HPS - UNIT 4	SJVNL	C	Annual Planned Maintenance of BFV # 02 of 1500MW NJHPS. For this The Unit#03 and Unit#04 will remain under shutdown simultaneously for the same period due to the maintenance of BFV#02.	15/Jan/2025	00:00	17/Jan/2025	18:00	Annual Planned maintenance of Unit#04	PLANNED	Approved	15-Jan-25	00:00	17-Jan-25	18:00	Annual plan maintenance of BGV2 may be clubbed with Unit 3 & 4 Annual planned maintenance
9	RQ203156	OCC_226	jhakri_sd	GENERATING UNIT	250 MW NATHPA-JHAKRI HPS - UNIT 3	SJVNL	C	Annual Planned Maintenance and Retrofitting of Generator & Transformer Protection System of 250MW Generating Unit#03 of NJHPS.	09/Jan/2025	00:00	18/Jan/2025	18:00	Annual Planned maintenance of Unit#03	PLANNED	Approved	09-Jan-25	00:00	18-Jan-25	18:00	
10	RQ202612	OCC_226	karcham_sd	GENERATING UNIT	250 MW KARCHAM WANGTOO HPS - UNIT 1	JSW	C	Annual Maintenance of Unit-1	04/Jan/2025	00:00	20/Jan/2025	23:59		PLANNED	Approved	01-Jan-25	00:00	17-Jan-25	23:59	
11	RQ203129	OCC_226	ntpcos_sd	GENERATING UNIT	200 MW KOLDAM HPS - UNIT 2	NTPC	C	Overhauling	23/Jan/2025	00:00	04/Feb/2025	23:59		PLANNED	Approved	23-Jan-25	00:00	04-Feb-25	23:59	May be allowed after revival of Jhakri unit 5
12	RQ203122	OCC_226	ntpcos_sd	GENERATING UNIT	154.51 MW DADRI GPS - UNIT 5	NTPC	C	EOH BASED Mandatory Overhauling (33000 hrs)	15/Jan/2025	00:00	18/Feb/2025	23:59		PLANNED	Approved	15-Jan-25	00:00	18-Feb-25	23:59	
13	RQ203121	OCC_226	ntpcos_sd	GENERATING UNIT	130.19 MW DADRI GPS - UNIT 2	NTPC	C	EOH BASED Mandatory Overhauling (33000 hrs)	15/Jan/2025	00:00	18/Feb/2025	23:59		PLANNED	Approved	15-Jan-25	00:00	18-Feb-25	23:59	
14	RQ202580	OCC_226	rappc_sd	GENERATING UNIT	200 MW RAPS-A - UNIT 2	NPCIL	C	Biennial shutdown of the unit including major modification	01/Jan/2025	00:00	30/Apr/2025	23:00	major up gradation work	PLANNED	Approved	01-Jan-25	00:00	31-Mar-25	23:00	
15	RQ203428	OCC_226	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1	POWER GRID	D	Attending S/D nature defect in line, Dia to kept open at both ends	29/Jan/2025	08:00	29/Jan/2025	18:00		PLANNED	Approved	29-Jan-25	15:00	29-Jan-25	23:59	ATC/TTC To be curtailed in NR Export by 2950 MW, and 200MW in NR Import. To be availed from 15:00hrs. Subjected to WRPC Approval.
16	RQ203438	OCC_226	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1	POWER GRID	D	Attending S/D nature defect in line, Dia to kept open at both ends	29/Jan/2025	08:00	29/Jan/2025	18:00		PLANNED	Rejected					Duplicate entry
17	RQ203429	OCC_226	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2	POWER GRID	D	A/R in non auto required to attend S/D NATURE DEFECTS in 765KV-BANASKANTHA-CHITTORGARH-1	29/Jan/2025	08:00	29/Jan/2025	18:00		PLANNED	Rejected					Duplicate entry
18	RQ203439	OCC_226	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2	POWER GRID	D	A/R in non auto required to attend S/D NATURE DEFECTS in 765KV-BANASKANTHA-CHITTORGARH-1	29/Jan/2025	08:00	29/Jan/2025	18:00		PLANNED	Approved	29-Jan-25	15:00	29-Jan-25	23:59	Subjected to WRPC Approval
19	RQ203376	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-1	POWER GRID	D	For Normalization of spare Reactor work by WR-2, dia to be kept open both side	25/Jan/2025	09:00	25/Jan/2025	13:30		PLANNED	Approved	25-Jan-25	09:00	25-Jan-25	13:30	ATC/TTC To be curtailed in NR Import by 900 MW. Subjected to WRPC Approval.

20	RQ203431	OCC_226	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1	POWER GRID	D	A/R in non auto required to attend S/D NATURE DEFECTS in 765KV-BANASKANTHA-CHITTORGARH-2	24/Jan/2025	08:00	24/Jan/2025	18:00		PLANNED	Approved	24-Jan-25	15:00	24-Jan-25	23:59	Subjected to WRPC Approval
21	RQ203432	OCC_226	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2	POWER GRID	D	Attending S/D nature defect in line, AMP of line reactor Dia to kept open at both ends	24/Jan/2025	08:00	24/Jan/2025	18:00		PLANNED	Approved	24-Jan-25	15:00	24-Jan-25	23:59	ATC/TTC To be curtailed in NR Export by 2950 MW, and 200MW in NR Import. To be availed from 15:00hrs. Subjected to WRPC Approval.
22	RQ203371	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-2	POWER GRID	D	To attend Shutdown nature defect (AMP works) of Line by WR-2, Dia to kept open at both ends	23/Jan/2025	09:00	23/Jan/2025	18:00		PLANNED	Approved	23-Jan-25	09:00	23-Jan-25	18:00	ATC Curtailment of 1150 MW in NR Import. Subjected to WRPC Approval
23	RQ203370	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-2	POWER GRID	D	A/R Non auto for Tower strengthening member fixing by WR-2. Line will remain in servicew	22/Jan/2025	08:00	31/Jan/2025	18:00		PLANNED	Approved	22-Jan-25	08:00	31-Jan-25	18:00	Subjected to WRPC Approval
24	RQ203375	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-1	POWER GRID	D	A/R Non auto to facilitate shutdown of ckt-2	17/Jan/2025	09:00	17/Jan/2025	18:00		PLANNED	Approved	17-Jan-25	09:00	17-Jan-25	18:00	Subjected to WRPC Approval
25	RQ203369	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-1	POWER GRID	D	To attend Shutdown nature defect (AMP works) of Line by WR-2, Dia to kept open at both ends	17/Jan/2025	09:00	17/Jan/2025	18:00		PLANNED	Approved	17-Jan-25	09:00	17-Jan-25	18:00	ATC Curtailment of 1150 MW in NR Import. Subjected to WRPC Approval
26	RQ203374	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-2	POWER GRID	D	AMP of Line Reactor and maintenance of line terminal equipments by WR-2	17/Jan/2025	09:00	17/Jan/2025	18:00		PLANNED	Approved	17-Jan-25	09:00	17-Jan-25	18:00	ATC/TTC To be curtailed in NR Import by 900 MW. Subjected to WRPC Approval.
27	RQ203368	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-1	POWER GRID	D	A/R Non auto mode for Tower Strengthening Member fixing work by WR-2. Line will remain in service	16/Jan/2025	08:00	21/Jan/2025	18:00		PLANNED	Approved	16-Jan-25	08:00	21-Jan-25	18:00	Subjected to WRPC Approval
28	RQ203397	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASHI-GAYA (PG) CKT-2	POWER GRID	D	Shutdown nature maintenance work.	11/Jan/2025	07:00	12/Jan/2025	18:00		PLANNED	Approved	11-Jan-25	07:00	12-Jan-25	18:00	Subjected to ERPC approval
29	RQ203426	OCC_226	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1	POWER GRID	D	A/R Non Auto mode For attending shutdown defects in circuit #2	10/Jan/2025	09:00	10/Jan/2025	18:00		PLANNED	Approved	10-Jan-25	15:00	10-Jan-25	23:59	Subjected to WRPC Approval
30	RQ203430	OCC_226	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2	POWER GRID	D	For attending shutdown defects in Line and TWFL commisioning. Dia to kept open at both ends. A/R Non Auto mode in Circuit #1 For attending shutdown defects in circuit #2/ YEARLY AMP	10/Jan/2025	09:00	10/Jan/2025	18:00		PLANNED	Approved	10-Jan-25	15:00	10-Jan-25	23:59	ATC/TTC To be curtailed in NR Export by 2950 MW, and 200MW in NR Import. To be availed from 15:00hrs. Subjected to WRPC Approval.

31	RQ203451	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-GWALIOR (PG) CKT-1	POWER GRID	D	Installation of Counter weight in Gantry-1 Tower of 765kV Orai-Gwalior line at Orai End. Shutdown of 765kV Orai-Gwalior line required along with simultaneous shutdown of 765kV Orai-Aligarh -2 (as below Gwalior Gantry Tower, Aligarh-2 Line Reactor 765KV Bushing is fallin	10/Jan/2025	09:00	10/Jan/2025	18:00		PLANNED	Approved	10-Jan-25	09:00	10-Jan-25	18:00	Subjected to WRPC Approval
32	RQ203425	OCC_226	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2	POWER GRID	D	A/R Non Auto mode For attending shutdown defects in circuit #1	09/Jan/2025	09:00	09/Jan/2025	18:00		PLANNED	Approved	09-Jan-25	15:00	09-Jan-25	23:59	Subjected to WRPC Approval
33	RQ203424	OCC_226	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1	POWER GRID	D	For attending shutdown defects in Line and TWFL commisioning.Dia to kept open at both ends. A/R Non Auto mode in Circuit #2 For attending shutdown defects in circuit #1	09/Jan/2025	09:00	09/Jan/2025	18:00		PLANNED	Approved	09-Jan-25	15:00	09-Jan-25	23:59	ATC/TTC To be curtailed in NR Export by 2950 MW, and 200MW in NR Import. To be availed from 15:00hrs. Subjected to WRPC Approval.
34	RQ203373	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-1	POWER GRID	D	AMP of Line Reactor & Spare rotation work by WR-2 , dia to be kept open both side	06/Jan/2025	09:00	06/Jan/2025	13:30		PLANNED	Approved	06-Jan-25	09:00	06-Jan-25	13:30	ATC/TTC To be curtailed in NR Import by 900 MW. Subjected to WRPC Approval.
35	RQ203398	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BALIA-GAYA (PG) CKT-1	POWER GRID	D	Insulator replacement work	02/Jan/2025	08:00	04/Jan/2025	18:00		PLANNED	Approved	02-Jan-25	08:00	04-Jan-25	18:00	Subjected to ERPC approval
36	RQ203372	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-1	POWER GRID	D	A/R Non auto For OPGW stringing under live line condition by WR-2	01/Jan/2025	08:00	31/Jan/2025	18:00		PLANNED	Approved	01-Jan-25	08:00	31-Jan-25	18:00	Subjected to WRPC Approval
37	RQ203377	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI(PG)-VINDHYACHALPO OL(PG) (PVTSL) CKT-1	PVTSL	D	For attending S/D nature defects in Line by WR-2 alongwith a/r non auto mode of Ckt-2, Dia to kept open at both ends	22/Jan/2025	07:00	22/Jan/2025	18:00		PLANNED	Approved	22-Jan-25	07:00	22-Jan-25	18:00	ATC/TTC to be curtailed by 1900MW in NR Import.
38	RQ202233	OCC_226	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 4 AT KOTESHWAR(PG)		D	For implementation of updated mechanical protection settings.	17/Jan/2025	09:30	18/Jan/2025	18:00		PLANNED	Approved	17-Jan-25	09:30	18-Jan-25	18:00	
39	RQ202256	OCC_226	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT JHATIKARA(PG)		D	Isolator retrofitting work and finger replacement, CSD tune	17/Jan/2025	09:00	17/Jan/2025	18:00		PLANNED	Approved	17-Jan-25	09:00	17-Jan-25	18:00	
40	RQ202299	OCC_226	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BIKANER(PG)		D	For Spare changeover and taking Yphase ICT in service	15/Jan/2025	17:00	15/Jan/2025	23:00		PLANNED	Approved	15-Jan-25	17:00	15-Jan-25	23:00	
41	RQ202301	OCC_226	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT CHITTORGARH(PG)		D	Regular amp work and insulation coating	15/Jan/2025	09:00	16/Jan/2025	17:00		PLANNED	Approved	15-Jan-25	09:00	16-Jan-25	17:00	

42	RQ202255	OCC_226	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT JHATIKARA(PG)		D	Isolator retrofitting work and finger replacement, CSD tune	15/Jan/2025	09:00	15/Jan/2025	18:00		PLANNED	Approved	15-Jan-25	09:00	15-Jan-25	18:00	
43	RQ202298	OCC_226	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BIKANER(PG)		D	For AMP works	14/Jan/2025	17:00	14/Jan/2025	23:00		PLANNED	Approved	14-Jan-25	17:00	14-Jan-25	23:00	
44	RQ202297	OCC_226	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BIKANER(PG)		D	For AMP works	13/Jan/2025	17:00	13/Jan/2025	23:00		PLANNED	Approved	13-Jan-25	17:00	13-Jan-25	23:00	
45	RQ202231	OCC_226	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 2 AT KOTESHWAR(PG)		D	For implementation of updated mechanical protection settings.	13/Jan/2025	09:30	14/Jan/2025	18:00		PLANNED	Approved	13-Jan-25	09:30	14-Jan-25	18:00	
46	RQ202300	OCC_226	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT CHITTORGARH(PG)		D	Regular amp work and insulation coating	13/Jan/2025	09:00	14/Jan/2025	17:00		PLANNED	Approved	13-Jan-25	09:00	14-Jan-25	17:00	
47	RQ202254	OCC_226	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT JHATIKARA(PG)		D	Isolator retrofitting work and finger replacement, CSD tune	13/Jan/2025	09:00	13/Jan/2025	18:00		PLANNED	Approved	13-Jan-25	15:00	13-Jan-25	23:59	
48	RQ202230	OCC_226	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 1 AT KOTESHWAR(PG)		D	For implementation of updated mechanical protection settings.	10/Jan/2025	09:30	11/Jan/2025	18:00		PLANNED	Approved	10-Jan-25	09:30	11-Jan-25	18:00	
49	RQ202494	OCC_226	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 2		D	Bus Bar and LBB Testing for Bay Extension	06/Jan/2025	17:00	10/Jan/2025	23:00		PLANNED	Approved	06-Jan-25	17:00	10-Jan-25	23:00	
50	RQ202236	OCC_226	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BHADLA_2 (PG)		D	AMP of Transformer and Attending Punch Points	05/Jan/2025	17:00	06/Jan/2025	23:00		PLANNED	Approved	05-Jan-25	17:00	06-Jan-25	23:00	
51	RQ202235	OCC_226	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG)		D	AMP of Transformer and Attending COE Points	03/Jan/2025	17:00	04/Jan/2025	23:00		PLANNED	Approved	03-Jan-25	17:00	04-Jan-25	23:00	
52	RQ202250	OCC_226	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL)		D	For scheme checking work	02/Jan/2025	09:00	02/Jan/2025	17:00		PLANNED	Approved	02-Jan-25	09:00	02-Jan-25	17:00	
53	RQ202493	OCC_226	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 1		D	Bus Bar and LBB Testing for Bay Extension	01/Jan/2025	17:00	05/Jan/2025	23:00		PLANNED	Approved	01-Jan-25	17:00	05-Jan-25	23:00	
54	RQ202234	OCC_226	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG)		D	AMP of Transformer and Attending COE Points	01/Jan/2025	17:00	02/Jan/2025	23:00		PLANNED	Approved	01-Jan-25	17:00	02-Jan-25	23:00	
55	RQ202249	OCC_226	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL)		D	For scheme checking work	01/Jan/2025	09:00	01/Jan/2025	17:00		PLANNED	Approved	01-Jan-25	09:00	01-Jan-25	17:00	
56	RQ203433	OCC_226	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-2	POWER GRID	D	Yearly AMP of LTE and main bay circuit breaker at Kansari, A/R off of ckt 1 is required. Dia to be kept open at both ends.	31/Jan/2025	08:00	31/Jan/2025	18:00		PLANNED	Approved	31-Jan-25	15:00	31-Jan-25	23:59	ATC Curtailment of 2100 MW in NR Export. To be availed from 15:00 hrs. Subjected to WRPC Approval
57	RQ203400	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MOTIHARI(BS) (PG) CKT-2	POWER GRID	D	Polluted Insulator cleaning work	18/Jan/2025	09:00	18/Jan/2025	17:30		PLANNED	Approved	18-Jan-25	09:00	18-Jan-25	17:30	Subjected to ERPC Approval.
58	RQ203399	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MOTIHARI(BS) (PG) CKT-1	POWER GRID	D	Polluted Insulator cleaning work	17/Jan/2025	09:00	17/Jan/2025	17:30		PLANNED	Approved	17-Jan-25	09:00	17-Jan-25	17:30	Subjected to ERPC Approval.

59	RQ203435	OCC_226	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1	POWER GRID	D	A/R Non Auto mode in Circuit #1 For attending shutdown defects in circuit #2	14/Jan/2025	08:00	14/Jan/2025	18:00		PLANNED	Approved	14-Jan-25	08:00	14-Jan-25	18:00	Subjected to WRPC Approval
60	RQ203434	OCC_226	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-2	POWER GRID	D	For attending shutdown defects in Line. Dia to kept open at both ends	14/Jan/2025	08:00	14/Jan/2025	18:00		PLANNED	Approved	14-Jan-25	15:00	14-Jan-25	23:59	ATC Curtailment of 2100 MW in NR Export. To be availed from 15:00 hrs. Subjected to WRPC Approval
61	RQ203437	OCC_226	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1	POWER GRID	D	Yearly AMP of LTE and main bay circuit breaker and For attending shutdown defects in Line at Kansari end, Dia to kept open at both ends	13/Jan/2025	09:00	13/Jan/2025	18:00		PLANNED	Approved	13-Jan-25	15:00	13-Jan-25	23:59	ATC Curtailment of 2100 MW in NR Export. To be availed from 15:00 hrs. Subjected to WRPC Approval
62	RQ203436	OCC_226	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-2	POWER GRID	D	A/R Non Auto mode in Circuit #2 For attending shutdown defects in circuit #1	13/Jan/2025	08:00	13/Jan/2025	18:00		PLANNED	Approved	13-Jan-25	08:00	13-Jan-25	18:00	Subjected to WRPC Approval
63	RQ203395	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-SASARAM (PG) CKT-1	POWER GRID	D	Shutdown nature maintenance work.	10/Jan/2025	07:00	10/Jan/2025	18:00		PLANNED	Approved	10-Jan-25	07:00	10-Jan-25	18:00	Subjected to ERPC approval
64	RQ203388	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-SASARAM (PG) CKT-1	POWER GRID	D	LBB retrofitting works and SCADA validation for Line Reactor Bay 404R by ER-1	09/Jan/2025	09:00	09/Jan/2025	17:30		PLANNED	Approved	09-Jan-25	09:00	09-Jan-25	17:30	Subjected to ERPC approval
65	RQ203394	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-SASARAM (PG) CKT-1	POWER GRID	D	Shutdown nature maintenance work	09/Jan/2025	07:00	09/Jan/2025	18:00		PLANNED	Approved	09-Jan-25	07:00	09-Jan-25	18:00	Subjected to ERPC approval
66	RQ203386	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-SASARAM (PG) CKT-1	POWER GRID	C	LBB retrofitting works and SCADA validation for Bay 404 & 405 as both bays LBB relays are in same panel by ER-1	06/Jan/2025	09:00	07/Jan/2025	17:30		PLANNED	Approved	06-Jan-25	09:00	07-Jan-25	17:30	Subjected to ERPC approval
67	RQ203389	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-SASARAM (PG) CKT-1	POWER GRID	D	LBB retrofitting works and SCADA validation for Line Reactor Bay 401R. by ER-1	04/Jan/2025	09:00	04/Jan/2025	17:30		PLANNED	Approved	04-Jan-25	09:00	04-Jan-25	17:30	Subjected to ERPC approval
68	RQ203387	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-SASARAM (PG) CKT-1	POWER GRID	C	LBB retrofitting works and SCADA validation for Bay 401 & 402 as both bays LBB relays are in same panel by ER-1	01/Jan/2025	09:00	02/Jan/2025	17:30		PLANNED	Approved	01-Jan-25	09:00	02-Jan-25	17:30	Subjected to ERPC approval
69	RQ202277	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT FATEHGARH_II(P G)		D	For RTCC commissioning & CoE Compliances, AMP of ICT	27/Jan/2025	17:00	28/Jan/2025	23:00		PLANNED	Rejected					Duplicate entry
70	RQ202276	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT FATEHGARH_II(P G)		D	For RTCC commissioning & CoE Compliances, AMP of ICT	25/Jan/2025	17:00	26/Jan/2025	23:00		PLANNED	Rejected					Duplicate entry
71	RQ202251	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT BHADLA(PG)		D	AMP WORK OF TRANSFORMER	24/Jan/2025	17:00	24/Jan/2025	23:59		PLANNED	Approved	24-Jan-25	17:00	24-Jan-25	23:59	May be given from 1700 Hrs

72	RQ202290	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KOTPUTLI(PG)		D	AMP and Relay Testing of ICT	23/Jan/2025	09:00	23/Jan/2025	20:00	AMP and Relay Testing of ICT	PLANNED	Approved	23-Jan-25	09:00	23-Jan-25	20:00		
73	RQ202288	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAWANA(DV)		C	FOR 40789A ISOLATOR RETROFITTING WORK	23/Jan/2025	09:00	25/Jan/2025	18:00	FOR 40789A ISOLATOR RETROFITTING WORK	PLANNED	Approved	23-Jan-25	09:00	25-Jan-25	18:00	All other ICTs must be in service/Load to be managed by Delhi/Subject to Delhi consent	
74	RQ202252	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT BHADLA(PG)		D	AMP WORK OF TRANSFORMER	21/Jan/2025	17:00	21/Jan/2025	23:59		PLANNED	Approved	21-Jan-25	17:00	21-Jan-25	23:59	May be given from 1700 Hrs	
75	RQ202296	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BAGHPAT(PG)		C	For SF6 gas leakage arrest work in 220 kv side LA of Y-phase	21/Jan/2025	10:00	22/Jan/2025	20:00		PLANNED	Approved	21-Jan-25	10:00	22-Jan-25	20:00	May be allowed subject to real time grid condition/All other ICTs must remain in service/Load to be managed by UP	
76	RQ202289	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KOTPUTLI(PG)		D	AMP and Relay Testing of ICT	21/Jan/2025	09:00	21/Jan/2025	20:00	AMP and Relay Testing of ICT	PLANNED	Approved	21-Jan-25	09:00	21-Jan-25	20:00		
77	RQ202498	OCC_226	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 4		D	Bus Bar and LBB Testing for Bay Extension	17/Jan/2025	17:00	18/Jan/2025	23:00		PLANNED	Approved	17-Jan-25	17:00	18-Jan-25	23:59	May be given from 1700 Hrs/All other elements must be connected with Other Bus	
78	RQ202229	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KOTA(PG)		D	For oil Top-up and testing of 33kv Bushing	17/Jan/2025	09:00	17/Jan/2025	18:00		PLANNED	Approved	17-Jan-25	09:00	17-Jan-25	18:00		
79	RQ202279	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HISSAR(PG)		C	FOR 220KV BUS BAR RETROFITMENT AT 400/220KV HISAR S/S IN ADD CAP 19-24 BLOCK	17/Jan/2025	09:00	17/Jan/2025	18:00		PLANNED	Approved	17-Jan-25	09:00	17-Jan-25	18:00		
80	RQ202497	OCC_226	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 3		D	Bus Bar and LBB Testing for Bay Extension	15/Jan/2025	17:00	16/Jan/2025	23:00		PLANNED	Approved	15-Jan-25	17:00	16-Jan-25	23:59	May be given from 1700 Hrs/All other elements must be connected with Other Bus	
81	RQ202241	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BHADLA_2 (PG)		D	AMP of Transformer and Attending Punch Points	15/Jan/2025	17:00	16/Jan/2025	23:00		PLANNED	Rejected						Duplicate entry
82	RQ202278	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HISSAR(PG)		C	FOR 220KV BUS BAR RETROFITMENT AT 400/220KV HISAR S/S IN ADD CAP 19-24 BLOCK	15/Jan/2025	09:00	15/Jan/2025	18:00		PLANNED	Approved	15-Jan-25	09:00	15-Jan-25	18:00		
83	RQ202496	OCC_226	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 2		D	Bus Bar and LBB Testing for Bay Extension	13/Jan/2025	17:00	14/Jan/2025	23:00		PLANNED	Approved	13-Jan-25	17:00	14-Jan-25	23:59	May be given from 1700 Hrs/All other elements must be connected with Other Bus	
84	RQ202240	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BHADLA_2 (PG)		D	AMP of Transformer and Attending Punch Points	13/Jan/2025	17:00	14/Jan/2025	23:00		PLANNED	Rejected						Duplicate entry
85	RQ202227	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BHINMAL(PG)		D	AMP Work	13/Jan/2025	09:00	13/Jan/2025	18:00	AMP WORK	PLANNED	Approved	13-Jan-25	09:00	13-Jan-25	18:00		
86	RQ202295	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT MEERUT(PG)		C	AMP Work	12/Jan/2025	09:00	12/Jan/2025	18:00	AMP WORK	PLANNED	Approved	12-Jan-25	09:00	12-Jan-25	18:00		
87	RQ202495	OCC_226	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 1		D	Bus Bar and LBB Testing for Bay Extension	11/Jan/2025	17:00	12/Jan/2025	23:00		PLANNED	Approved	11-Jan-25	17:00	12-Jan-25	23:59	May be given from 1700 Hrs/All other elements must be connected with Other Bus	
88	RQ202239	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BHADLA_2 (PG)		D	AMP of Transformer and Attending Punch Points	11/Jan/2025	17:00	12/Jan/2025	23:00		PLANNED	Rejected						Duplicate entry
89	RQ202488	OCC_226	cpcc1_sd	BUS	400KV BUS 2 AT ROORKEE(PG)		D	AMP Work	11/Jan/2025	09:00	11/Jan/2025	18:00	AMP WORK	PLANNED	Approved	11-Jan-25	09:00	11-Jan-25	18:00		

90	RQ202487	OCC_226	cpcc1_sd	BUS	400KV BUS 1 AT ROORKEE(PG)		D	AMP Work	10/Jan/2025	09:00	10/Jan/2025	18:00	AMP WORK	PLANNED	Approved	10-Jan-25	09:00	10-Jan-25	18:00		
91	RQ202292	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DWARKA (PG)		D	AMP and Relay Testing of ICT	10/Jan/2025	09:00	10/Jan/2025	18:00	AMP and Relay Testing of ICT	PLANNED	Approved	10-Jan-25	09:00	10-Jan-25	18:00		
92	RQ202238	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BHADLA 2 (PG)		D	AMP of Transformer and Attending Punch Points	09/Jan/2025	17:00	10/Jan/2025	23:00		PLANNED	Rejected						Duplicate entry
93	RQ202228	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BHINMAL(PG)		D	ASSOCIATED BAY CT OIL SAMPLING AFTER SIX MONTH (06) OF CHARGING	09/Jan/2025	09:00	09/Jan/2025	18:00	ASSOCIATED BAY CT OIL SAMPLING AFTER SIX MONTH (06) OF CHARGING	PLANNED	Approved	09-Jan-25	09:00	09-Jan-25	18:00		
94	RQ202237	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA 2 (PG)		D	AMP of Transformer and Attending Punch Points	07/Jan/2025	17:00	08/Jan/2025	23:00		PLANNED	Rejected						Duplicate entry
95	RQ202291	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DWARKA (PG)		D	AMP and Relay Testing of ICT	07/Jan/2025	09:00	07/Jan/2025	18:00	AMP and Relay Testing of ICT	PLANNED	Approved	07-Jan-25	09:00	07-Jan-25	18:00		
96	RQ202490	OCC_226	cpcc1_sd	BUS	400KV BUS 2 AT GURGAON(PG)		D	BUS BAR RELAY TESTING	07/Jan/2025	09:00	07/Jan/2025	18:00	BUS BAR RELAY TESTING	PLANNED	Approved	07-Jan-25	09:00	07-Jan-25	18:00		
97	RQ202302	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BIKANER_2 (PBTL)		D	Bay Extension works	06/Jan/2025	17:00	13/Jan/2025	23:00	Bay Extension works	PLANNED	Approved	06-Jan-25	17:00	13-Jan-25	23:59		May be given from 1700 Hrs
98	RQ202226	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BHINMAL(PG)		D	AMP Work	06/Jan/2025	09:00	06/Jan/2025	18:00	AMP WORK	PLANNED	Approved	06-Jan-25	09:00	06-Jan-25	18:00		
99	RQ202489	OCC_226	cpcc1_sd	BUS	400KV BUS 1 AT GURGAON(PG)		D	BUS BAR RELAY TESTING	06/Jan/2025	09:00	06/Jan/2025	18:00	BUS BAR RELAY TESTING	PLANNED	Approved	06-Jan-25	09:00	06-Jan-25	18:00		
100	RQ202294	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MEERUT(PG)		C	OIL LEAKAGE ATTENDING	06/Jan/2025	09:00	11/Jan/2025	18:00	OIL LEAKAGE ATTENDING	PLANNED	Approved	06-Jan-25	09:00	11-Jan-25	18:00		
101	RQ202248	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ROORKEE(PG)		D	RELAY RETROFIT WORK	05/Jan/2025	09:00	05/Jan/2025	18:00		PLANNED	Approved	05-Jan-25	09:00	05-Jan-25	18:00		
102	RQ202482	OCC_226	cpcc1_sd	BUS	400KV BUS 2 AT BHINMAL(PG)		D	AMP Work	04/Jan/2025	09:00	04/Jan/2025	18:00	AMP WORK	PLANNED	Approved	04-Jan-25	09:00	04-Jan-25	18:00		
103	RQ202247	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ROORKEE(PG)		D	RELAY RETROFIT WORK	04/Jan/2025	09:00	04/Jan/2025	18:00		PLANNED	Approved	04-Jan-25	09:00	04-Jan-25	18:00		
104	RQ202253	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT TUGHLAKABAD(PG)		D	AMP WORK OF TRANSFORMER	04/Jan/2025	08:00	04/Jan/2025	18:00		PLANNED	Approved	04-Jan-25	08:00	04-Jan-25	18:00		
105	RQ202246	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT JAIPUR SOUTH(PG)		D	AMP OF TRANSFORMER &reactification of CoE Audit Point	03/Jan/2025	09:00	03/Jan/2025	20:00		PLANNED	Approved	03-Jan-25	09:00	03-Jan-25	20:00		
106	RQ202293	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MEERUT(PG)		D	AMP WORK and oil leakage attending	03/Jan/2025	09:00	03/Jan/2025	18:00	AMP WORK	PLANNED	Approved	03-Jan-25	09:00	03-Jan-25	18:00		
107	RQ202481	OCC_226	cpcc1_sd	BUS	400KV BUS 1 AT BHINMAL(PG)		D	AMP Work	02/Jan/2025	09:00	02/Jan/2025	18:00	AMP WORK	PLANNED	Approved	02-Jan-25	09:00	02-Jan-25	18:00		
108	RQ202274	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FATEHGARH_II(PG)		D	For erection work of bay extension of 400kv/220kv ICT 11 Dia at Fatehgarh 2 RS INFRA	01/Jan/2025	17:00	06/Jan/2025	23:00		PLANNED	Rejected						Duplicate entry

109	RQ202245	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT JAIPUR SOUTH(PG)		D	10 year test of ICT-01	01/Jan/2025	09:00	01/Jan/2025	20:00		PLANNED	Approved	01-Jan-25	09:00	01-Jan-25	20:00	
110	RQ203378	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAHUPURI(UP)-BIHARSHARIFF(PG) (PG) CKT-2	POWER GRID,UP PTCL	D	PORCELAIN TO POLYMER INSULATOR REPLACEMENT WORK ALONGWITH NON AUTO A/R OF CKT-1	09/Jan/2025	09:00	09/Jan/2025	17:30		PLANNED	Approved	09-Jan-25	09:00	09-Jan-25	17:30	Subjected to ERPC approval
111	RQ203379	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAHUPURI(UP)-BIHARSHARIFF(PG) (PG) CKT-1	POWER GRID,UP PTCL	D	PORCELAIN TO POLYMER INSULATOR REPLACEMENT WORK ALONGWITH NON AUTO A/R MODE OF CKT-2	08/Jan/2025	09:00	08/Jan/2025	17:30		PLANNED	Approved	08-Jan-25	09:00	08-Jan-25	17:30	Subjected to ERPC approval
112	RQ203391	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MUZAFFARPUR(PG) (POWERLINK) CKT-2	POWERLINK	D	AMP WORK OF LINE EQUIPMENT & LINE REACTOR AMP OF GORAKHPUR CKT-2 AT MUZAFFARPUR	07/Jan/2025	09:00	07/Jan/2025	17:30		PLANNED	Approved	07-Jan-25	09:00	07-Jan-25	17:30	Subjected to ERPC approval
113	RQ203390	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MUZAFFARPUR(PG) (POWERLINK) CKT-1	POWERLINK	D	AMP WORKS OF LINE EQUIPMENT & LINE REACTOR OF GORAKHPUR CKT-1 AT MUZAFFARPUR	06/Jan/2025	09:00	06/Jan/2025	17:30		PLANNED	Approved	06-Jan-25	09:00	06-Jan-25	17:30	Subjected to ERPC approval
114	RQ202500	OCC_226	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 4		D	Bus Bar and LBB Testing for Bay Extension	22/Jan/2025	17:00	24/Jan/2025	23:00		PLANNED	Rejected					Duplicate entry
115	RQ202499	OCC_226	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 3		D	Bus Bar and LBB Testing for Bay Extension	19/Jan/2025	17:00	21/Jan/2025	23:00		PLANNED	Rejected					Duplicate entry
116	RQ202507	OCC_226	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 5		D	AMP Work	10/Jan/2025	17:00	10/Jan/2025	23:59		PLANNED	Approved	10-Jan-25	19:00	10-Jan-25	23:59	May be given from 1900 Hrs
117	RQ202508	OCC_226	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 6		D	AMP Work	09/Jan/2025	17:00	09/Jan/2025	23:59		PLANNED	Approved	09-Jan-25	19:00	09-Jan-25	23:59	May be given from 1900 Hrs
118	RQ202492	OCC_226	cpcc1_sd	BUS	220KV BUS 2 AT GURGAON(PG)		D	BUS BAR RELAY TESTING	09/Jan/2025	09:00	09/Jan/2025	18:00	BUS BAR RELAY TESTING	PLANNED	Approved	09-Jan-25	09:00	09-Jan-25	18:00	
119	RQ202491	OCC_226	cpcc1_sd	BUS	220KV BUS 1 AT GURGAON(PG)		D	BUS BAR RELAY TESTING	08/Jan/2025	09:00	08/Jan/2025	18:00	BUS BAR RELAY TESTING	PLANNED	Approved	08-Jan-25	09:00	08-Jan-25	18:00	
120	RQ202506	OCC_226	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 4		D	AMP Work	07/Jan/2025	17:00	07/Jan/2025	23:59		PLANNED	Approved	07-Jan-25	19:00	07-Jan-25	23:59	May be given from 1900 Hrs
121	RQ202505	OCC_226	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 3		D	AMP Work	06/Jan/2025	17:00	06/Jan/2025	23:59		PLANNED	Approved	06-Jan-25	19:00	06-Jan-25	23:59	May be given from 1900 Hrs
122	RQ202557	OCC_226	cpcc1_sd	BUS	220KV BUS 1 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package	20/Jan/2025	09:00	21/Jan/2025	20:00	For Construction Activities of SS-104 Package	PLANNED	Approved	20-Jan-25	09:00	21-Jan-25	20:00	
123	RQ202556	OCC_226	cpcc1_sd	BUS	220KV BUS 2 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package	18/Jan/2025	09:00	19/Jan/2025	20:00	For Construction Activities of SS-104 Package	PLANNED	Approved	18-Jan-25	09:00	19-Jan-25	20:00	

124	RQ202570	OCC_226	cpcc1_sd	BUS	220KV BUS 1 AT BAGHPAT(PG)		C	Rectification of P.D defect in 220kV Main Bus-1	15/Jan/2025	09:00	18/Jan/2025	20:00	Along with requested transmission lines.	PLANNED	Conditionally Approved	15-Jan-25	09:00	18-Jan-25	20:00	May be allowed subject to UP consent as there will be no alternate supply to Baghat(UP)/ UP requested for alternate supply at Baghat(UP) from powergrid in last OCC
125	RQ202555	OCC_226	cpcc1_sd	BUS	400KV BUS 2 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package	15/Jan/2025	09:00	16/Jan/2025	20:00	For Construction Activities of SS-104 Package	PLANNED	Approved	15-Jan-25	09:00	16-Jan-25	20:00	
126	RQ202554	OCC_226	cpcc1_sd	BUS	400KV BUS 1 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package	13/Jan/2025	09:00	14/Jan/2025	20:00	For Construction Activities of SS-104 Package	PLANNED	Approved	13-Jan-25	09:00	14-Jan-25	20:00	
127	RQ202553	OCC_226	cpcc1_sd	BUS	400KV BUS 2 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package	11/Jan/2025	09:00	12/Jan/2025	20:00	For Construction Activities of SS-104 Package	PLANNED	Approved	11-Jan-25	09:00	12-Jan-25	20:00	
128	RQ202512	OCC_226	cpcc1_sd	BUS	220KV BUS 2 AT SIKAR(PG)		D	For AMP work	10/Jan/2025	09:00	10/Jan/2025	18:00	FOR AMP WORK	PLANNED	Approved	10-Jan-25	09:00	10-Jan-25	18:00	
129	RQ202511	OCC_226	cpcc1_sd	BUS	220KV BUS 1 AT SIKAR(PG)		D	For AMP work	09/Jan/2025	09:00	09/Jan/2025	18:00	FOR AMP WORK	PLANNED	Approved	09-Jan-25	09:00	09-Jan-25	18:00	
130	RQ202504	OCC_226	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 2		D	For scheme checking work	09/Jan/2025	09:00	10/Jan/2025	18:00		PLANNED	Approved	09-Jan-25	17:00	10-Jan-25	23:59	May be given from 1700 Hrs/All other elements must be connected with Other Bus
131	RQ202510	OCC_226	cpcc1_sd	BUS	400KV BUS 1 AT AJMER(PG)		D	For AMP work	08/Jan/2025	09:00	08/Jan/2025	18:00	FOR AMP WORK	PLANNED	Approved	08-Jan-25	17:00	08-Jan-25	23:59	May be given from 1700 Hrs/All other elements must be connected with Other Bus
132	RQ202552	OCC_226	cpcc1_sd	BUS	400KV BUS 1 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package	08/Jan/2025	09:00	09/Jan/2025	20:00	For Construction Activities of SS-104 Package	PLANNED	Approved	08-Jan-25	09:00	09-Jan-25	20:00	
133	RQ202509	OCC_226	cpcc1_sd	BUS	765KV BUS 1 AT AJMER(PG)		D	For AMP work	07/Jan/2025	09:00	07/Jan/2025	18:00	FOR AMP WORK	PLANNED	Approved	07-Jan-25	09:00	07-Jan-25	18:00	
134	RQ202503	OCC_226	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 1		D	For scheme checking work	07/Jan/2025	09:00	08/Jan/2025	18:00		PLANNED	Approved	07-Jan-25	17:00	08-Jan-25	23:59	May be given from 1700 Hrs/All other elements must be connected with Other Bus
135	RQ202551	OCC_226	cpcc1_sd	BUS	220KV BUS 1 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package	07/Jan/2025	09:00	07/Jan/2025	20:00	For Construction Activities of SS-104 Package	PLANNED	Approved	07-Jan-25	09:00	07-Jan-25	20:00	
136	RQ202550	OCC_226	cpcc1_sd	BUS	220KV BUS 2 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package	06/Jan/2025	09:00	06/Jan/2025	20:00	For Construction Activities of SS-104 Package	PLANNED	Approved	06-Jan-25	09:00	06-Jan-25	20:00	
137	RQ202501	OCC_226	cpcc1_sd	BUS	765 KV KHETRI (PG) - BUS 1		D	FOR PUNCH POINT WORK IN BAY EXTENSION WORK UNDER PNTL	05/Jan/2025	09:00	06/Jan/2025	18:00		PLANNED	Approved	05-Jan-25	16:00	06-Jan-25	23:59	
138	RQ202502	OCC_226	cpcc1_sd	BUS	765 KV KHETRI (PG) - BUS 2		D	FOR PUNCH POINT WORK IN BAY EXTENSION WORK UNDER PNTL	03/Jan/2025	09:00	04/Jan/2025	18:00		PLANNED	Approved	03-Jan-25	16:00	04-Jan-25	23:59	
139	RQ202696	OCC_226	stuup_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-1		D	765 kV S/c Mainpuri-Bara ckt 1 transmission line stringing work	22/Jan/2025	08:00	22/Jan/2025	18:00		PLANNED	Approved	22-Jan-25	08:00	22-Jan-25	18:00	

140	RQ202784	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-BHIWANI (PG) CKT-1		D	Reactor & Reactor Bay AMP and Replacement of Decaan make singlr pilot Polymer insulator (at 710 &711 dropper) with double istring insulator	31/Jan/2025	08:00	31/Jan/2025	18:00	Kindly approve.	PLANNED	Approved	31-Jan-25	08:00	31-Jan-25	18:00	
141	RQ202783	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-1		D	Reactor & Reactor Bay AMP and Replacement of Decaan make singlr pilot Polymer insulator (at 701 &702 dropper) with double istring insulator	29/Jan/2025	08:00	29/Jan/2025	18:00	Kindly approve.	PLANNED	Approved	29-Jan-25	08:00	29-Jan-25	18:00	
142	RQ202776	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-MEERUT (PG) CKT-1		D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	20/Jan/2025	08:00	20/Jan/2025	18:00	Kindly approve.	PLANNED	Approved	20-Jan-25	08:00	20-Jan-25	18:00	
143	RQ202904	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-2	POWER GRID	D	CC Ring Fixing and Jumper Bolt Tightening work	30/Jan/2025	09:00	30/Jan/2025	18:00		PLANNED	Approved	30-Jan-25	09:00	30-Jan-25	18:00	
144	RQ202900	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWER GRID	D	CC Ring Fixing and Jumper Bolt Tightening.	29/Jan/2025	09:00	29/Jan/2025	18:00		PLANNED	Approved	29-Jan-25	09:00	29-Jan-25	18:00	
145	RQ202899	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-2	POWER GRID	D	CC Ring fixing and Spacer fixing.	21/Jan/2025	08:00	23/Jan/2025	18:00		PLANNED	Approved	21-Jan-25	08:00	23-Jan-25	18:00	
146	RQ203213	OCC_226	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-2	POWER GRID	D	Installation of bird diverters in the line	16/Jan/2025	15:00	31/Jan/2025	23:00	other ckt put in Non auto mode	PLANNED	Approved	16-Jan-25	15:00	31-Jan-25	23:00	
147	RQ203205	OCC_226	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-2	POWER GRID	D	Installation of bird diverters in the line	16/Jan/2025	15:00	31/Jan/2025	23:00	other ckt put in Non auto mode	PLANNED	Approved	16-Jan-25	15:00	31-Jan-25	23:00	
148	RQ203207	OCC_226	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2	POWER GRID	D	Installation of bird diverters in the line	16/Jan/2025	15:00	31/Jan/2025	23:00	other ckt put in Non auto mode	PLANNED	Approved	16-Jan-25	15:00	31-Jan-25	23:00	ATC/TTC to be curtailed by 500MW in NR Export. Sujceted to WRPC Approval.
149	RQ202977	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-2	POWER GRID	D	Installation of Counter weight in Gantry-1 Tower of 765kV Orai-Gwalior line at Orai End. Shutdown of 765kV Orai-Gwalior line required along with simultaneous shutdown of 765kV Orai-Aligarh -2 (as below Gwalior Gantry Tower, Aligarh-2 Line Reactor 765KV Bushing is falling.	10/Jan/2025	08:00	10/Jan/2025	18:00		PLANNED	Approved	10-Jan-25	08:00	10-Jan-25	18:00	ATC/TTC to be curtailed by 1100MW in NR Import. Sujceted to WRPC Approval.
150	RQ202847	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-1	POWER GRID	D	5 Year AMP of Line Reactor & Line Switchyard equipments	10/Jan/2025	08:00	10/Jan/2025	18:00		PLANNED	Approved	11-Jan-25	08:00	11-Jan-25	18:00	ATC/TTC to be curtailed by 1100MW in NR Import. Sujceted to WRPC Approval. To be staggered from ckt 2 SD

151	RQ203095	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-ALIGARH (PG) CKT-1	POWER GRID	D	RECTIFICATION OF S/D NATURE DEFECTS	07/Jan/2025	08:00	08/Jan/2025	18:00		PLANNED	Approved	07-Jan-25	08:00	08-Jan-25	18:00	
152	RQ202898	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-1	POWER GRID	D	Insulator Replacement works.	07/Jan/2025	08:00	09/Jan/2025	18:00		PLANNED	Approved	07-Jan-25	08:00	09-Jan-25	18:00	
153	RQ202922	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-ALIGARH (PG) CKT-1	POWER GRID	D	RECTIFICATION OF S/D NATURE DEFECTS	06/Jan/2025	09:00	06/Jan/2025	18:00		PLANNED	Approved	06-Jan-25	09:00	06-Jan-25	18:00	
154	RQ202896	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-FATEHPUR (PG) CKT-1	POWER GRID	D	CC Ring Fixing, Jumper Tightening	03/Jan/2025	08:00	04/Jan/2025	18:00		PLANNED	Approved	03-Jan-25	08:00	04-Jan-25	18:00	
155	RQ203212	OCC_226	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT 1	POWER GRID	D	Installation of bird diverters in the line	01/Jan/2025	15:00	15/Jan/2025	23:00	other ckt put in Non auto mode	PLANNED	Approved	01-Jan-25	15:00	15-Jan-25	23:00	ATC/TTC to be curtailed by 200MW in NR Export. Sujceted to WRPC Approval.
156	RQ203204	OCC_226	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-1	POWER GRID	D	Installation of bird diverters in the line	01/Jan/2025	15:00	15/Jan/2025	23:00	other ckt put in Non auto mode	PLANNED	Approved	01-Jan-25	15:00	15-Jan-25	23:00	
157	RQ203206	OCC_226	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1	POWER GRID	D	Installation of bird diverters in the line	01/Jan/2025	15:00	15/Jan/2025	23:00	other ckt put in Non auto mode	PLANNED	Approved	01-Jan-25	15:00	15-Jan-25	23:00	ATC/TTC to be curtailed by 500MW in NR Export. Sujceted to WRPC Approval.
158	RQ202072	OCC_226	apl_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-2	BKTL	D	Cross-Arm Replacement work, Insulator Replacement Work & Hardware Tightening Work at BKTL Line from 27.01.25 to 02.02.2025	27/Jan/2025	17:00	02/Feb/2025	18:00	Cross-Arm Replacement work, Insulator Replacement Work & Hardware Tightening Work at BKTL Line from 27.01.25 to 02.02.2025	PLANNED	Approved	27-Jan-25	17:00	02-Feb-25	18:00	ATC/TTC to be curtailed by 200MW in NR Export. Sujceted to WRPC Approval.
159	RQ202071	OCC_226	apl_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-1	BKTL	C	Cross-Arm Replacement work, Insulator Replacement Work & Hardware Tightening Work at BKTL Line from 24.01.2025 to 04-02-2025	24/Jan/2025	19:00	04/Feb/2025	20:00	Cross-Arm Replacement work, Insulator Replacement Work & Hardware Tightening Work at BKTL Line from 24.01.2025 to 04-02-2025	PLANNED	Approved	24-Jan-25	19:00	04-Feb-25	20:00	ATC/TTC to be curtailed by 200MW in NR Export. Sujceted to WRPC Approval.
160	RQ202046	OCC_226	apl_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-2	BKTL	C	Aircel replacement activity of reactor	22/Jan/2025	08:00	23/Jan/2025	20:00	Aircel replacement activity of reactor	PLANNED	Approved	22-Jan-25	16:00	23-Jan-25	23:59	ATC/TTC to be curtailed by 200MW in NR Export. Sujceted to WRPC Approval.
161	RQ203154	OCC_226	slcds_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-2	RRVPNL	D	Installation, Configuration and Commissioning of New/Repaired line distance protection M-1 Relay (ABB REL 670) in place of existing defective relay. AND for attending R-Phase defective circuit breaker of 765 KV Line Reactor Bank-2. (Shutdown required in day hours from 09:00 Hrs. to 18:00 Hrs.)	18/Jan/2025	08:00	19/Jan/2025	18:00		PLANNED	Approved	18-Jan-25	08:00	19-Jan-25	18:00	Subjected to rajasthan consent. SD will be reviewed on D-2 basis

162	RQ202093	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-1	UPPTCL	C	FOR CHRGING OF 80MVAR SPARE PHASE LINE REACTOR UNIT AS R PHASE UNIT AT >X FATEHBAD END TO ATTEND OIL LEAKAGE IN R PHASE UNIT	16/Jan/2025	09:00	16/Jan/2025	16:00		PLANNED	Approved	16-Jan-25	09:00	16-Jan-25	16:00	Generation to be restricted to 1400 MW at lalitpur
163	RQ202897	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-JAWAHARPUR_TPS (UP)	UPPTCL	C	"As requested by TTL, Arrange shutdown of 765 KV Gr Noida Jawaharpur TPS (JTPS) Line for construction of LILO Line of 400 kv shamli aligarh at THDC KHURJA/ for stringing of OPGW cable between tower no. T1, T2, T3 & T4 via 765 KV tower peak-reg."	03/Jan/2025	09:00	03/Jan/2025	15:00		PLANNED	Approved	03-Jan-25	09:00	03-Jan-25	15:00	
164	RQ203224	OCC_226	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-2	PASTL	D	Construction Work For Integration of Tie Bay with 703L	07/Jan/2025	08:00	07/Jan/2025	18:00		PLANNED	Approved	07-Jan-25	08:00	07-Jan-25	18:00	
165	RQ203223	OCC_226	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-1	PASTL	D	Construction Work For Integration of Tie Bay with 703L	06/Jan/2025	08:00	06/Jan/2025	18:00		PLANNED	Approved	06-Jan-25	08:00	06-Jan-25	18:00	
166	RQ202314	OCC_226	stuup_sd	BUS	765KV BUS 2 AT AGRA FATEHBAD(UP)	UPPTCL	C	* FOR ANNUAL MAINTENANCE OF BUS AND ASSOCIATED ELEMENTS	29/Jan/2025	09:00	29/Jan/2025	18:00		PLANNED	Approved	29-Jan-25	09:00	29-Jan-25	18:00	
167	RQ202313	OCC_226	stuup_sd	BUS	765KV BUS 1 AT AGRA FATEHBAD(UP)	UPPTCL	C	* FOR ANNUAL MAINTENANCE OF BUS AND ASSOCIATED ELEMENTS	28/Jan/2025	09:00	28/Jan/2025	18:00		PLANNED	Approved	28-Jan-25	09:00	28-Jan-25	18:00	
168	RQ202324	OCC_226	stuup_sd	BUS	765KV BUS 1 AT UNNAO(UP)	UPPTCL	C	* HUT DOWN OF 765KV MAIN BUS-1 FOR Alignment and adjustment of R Phase 89A >X Isolator connected through 765kv Main Bus-I of Ba	09/Jan/2025	09:00	09/Jan/2025	17:00		PLANNED	Approved	09-Jan-25	09:00	09-Jan-25	17:00	
169	RQ202325	OCC_226	stuup_sd	BUS	765KV BUS 2 AT UNNAO(UP)	UPPTCL	C	* SHUT DOWN OF 765KV MAIN BUS-2 FOR Alignment and adjustment of R Phase >X 89B Isolator connected through 765kv Main Bus-II of	08/Jan/2025	09:00	08/Jan/2025	17:00		PLANNED	Approved	08-Jan-25	09:00	08-Jan-25	17:00	
170	RQ202526	OCC_226	cpcc1_sd	BUS	765 KV FATEHGARH_II(PG) - BUS 2		D	For AMP work	27/Jan/2025	17:00	28/Jan/2025	23:00		PLANNED	Approved	27-Jan-25	17:00	28-Jan-25	23:00	
171	RQ202525	OCC_226	cpcc1_sd	BUS	765 KV FATEHGARH_III(PG) - BUS 1		D	For AMP work	25/Jan/2025	17:00	26/Jan/2025	23:00		PLANNED	Approved	25-Jan-25	17:00	26-Jan-25	23:00	

172	RQ202494	OCC_226	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 2		D	Bus Bar and LBB Testing for Bay Extension	06/Jan/2025	17:00	10/Jan/2025	23:00		PLANNED	Approved	06-Jan-25	17:00	10-Jan-25	23:00		
173	RQ202567	OCC_226	cpcc1_sd	BUS	765 KV BIKANER(PG) - BUS 2		C	765kV Bay Extension Work under SS-104 Package at Bikaner SS	06/Jan/2025	15:00	09/Jan/2025	23:00	765kV Bay Extension Work under SS-104 Package at Bikaner SS	PLANNED	Approved	06-Jan-25	15:00	09-Jan-25	23:00		
174	RQ202493	OCC_226	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 1		D	Bus Bar and LBB Testing for Bay Extension	01/Jan/2025	17:00	05/Jan/2025	23:00		PLANNED	Approved	01-Jan-25	17:00	05-Jan-25	23:00		
175	RQ202566	OCC_226	cpcc1_sd	BUS	765 KV BIKANER(PG) - BUS 1		C	765kV Bay Extension Work under SS-104 Package at Bikaner SS	01/Jan/2025	15:00	04/Jan/2025	23:00	765kV Bay Extension Work under SS-104 Package at Bikaner SS	PLANNED	Approved	01-Jan-25	15:00	04-Jan-25	23:00		
176	RQ202851	OCC_226	cpcc3_sd	BUS	765 KV BAREILLY_2(PG) - BUS 2	POWER GRID	D	To fix missing spacers and replace faulty polymer insulators.	07/Jan/2025	09:30	07/Jan/2025	17:30		PLANNED	Approved	07-Jan-25	09:30	07-Jan-25	17:30		
177	RQ202850	OCC_226	cpcc3_sd	BUS	765 KV BAREILLY_2(PG) - BUS 1	POWER GRID	D	To fix missing spacers and replace faulty polymer insulators.	06/Jan/2025	09:30	06/Jan/2025	17:30		PLANNED	Approved	06-Jan-25	09:30	06-Jan-25	17:30		
178	RQ203225	OCC_226	cpcc1_sd	BUS	765 KV SIKAR_2(PSTL) - BUS 1	PSTCL	C	Construction Work For Integration of 701 & 704 Bays with 765kV Bus-1	02/Jan/2025	08:00	03/Jan/2025	18:00		PLANNED	Approved	02-Jan-25	08:00	03-Jan-25	18:00		
179	RQ202679	OCC_226	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV PHAGI(RS)	PAPTL	D	For AMP work	29/Jan/2025	08:00	30/Jan/2025	18:00		PLANNED	Rejected						May be availed in Mar
180	RQ202855	OCC_226	stuup_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV AGRA FATEHBAD(UP)	UPPTCL	D	* For Charging of 80MVar Spare Phase Bus Reactor Unit as b-Phase Unit	27/Jan/2025	10:00	27/Jan/2025	16:00		PLANNED	Rejected						May be availed in Mar
181	RQ202581	OCC_226	stuup_sd	BR/BSR/MSC/MSR	189 MVAR BUS REACTOR NO 1 AT 765KV UNNAO(UP)	UPPTCL	C	Replacement of gasket and O ring of main tank of 63 mvar Y phase bus reactor unit to stoppage heavy oil leakage	16/Jan/2025	09:00	30/Jan/2025	17:00	Above shut will be required if not avail in month of 12/2024	PLANNED	Rejected						May be availed in Mar
182	RQ202472	OCC_226	stuup_sd	BR/BSR/MSC/MSR	330 MVAR BUS REACTOR NO 1 AT 765 KV RAMPUR_PRSTL (UP)	UPPTCL	D	AMP works	03/Jan/2025	09:00	04/Jan/2025	17:30		PLANNED	Rejected						May be availed in Mar
183	RQ202678	OCC_226	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)	POWER GRID	D	For AMP work	27/Jan/2025	08:00	28/Jan/2025	18:00		PLANNED	Rejected						May be availed in Mar
184	RQ202637	OCC_226	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV KOTESHWAR(PG)	POWER GRID	D	For implementation of updated mechanical protection settings.	20/Jan/2025	08:00	21/Jan/2025	18:00		PLANNED	Rejected						May be availed in Mar
185	RQ202652	OCC_226	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	For AMP work	17/Jan/2025	08:00	17/Jan/2025	18:00		PLANNED	Rejected						May be availed in Mar

186	RQ202650	OCC_226	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_JI(PG)	POWER GRID	D	Spare reactor switching	16/Jan/2025	08:00	16/Jan/2025	18:00		PLANNED	Rejected						May be availed in Mar	
187	RQ202649	OCC_226	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV BHADLA(PG)	POWER GRID	D	For AMP work	15/Jan/2025	08:00	15/Jan/2025	18:00		PLANNED	Rejected						May be availed in Mar	
188	RQ202644	OCC_226	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV BHADLA_2 (PG)	POWER GRID	D	For AMP work	08/Jan/2025	08:00	09/Jan/2025	18:00		PLANNED	Rejected						May be availed in Mar	
189	RQ202643	OCC_226	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV BHADLA_2 (PG)	POWER GRID	D	For AMP work	06/Jan/2025	08:00	07/Jan/2025	18:00		PLANNED	Rejected						May be availed in Mar	
190	RQ202658	OCC_226	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV JHATIKARA(PG)	POWER GRID	D	CSD FINETUNNING	06/Jan/2025	08:00	06/Jan/2025	18:00		PLANNED	Rejected						May be availed in Mar	
191	RQ202675	OCC_226	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV CHITTORGARH(PG)	POWER GRID	D	For AMP work	01/Jan/2025	08:00	01/Jan/2025	18:00		PLANNED	Rejected						May be availed in Mar	
192	RQ202646	OCC_226	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV KHETRI (PKTSL)	PKTSL	C	For internal inspection due to DGA violation	15/Jan/2025	08:00	20/Jan/2025	18:00		PLANNED	Rejected						May be availed in Mar	
193	RQ202647	OCC_226	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV KHETRI (PKTSL)	PKTSL	C	For internal inspection due to DGA violation	09/Jan/2025	08:00	24/Jan/2025	14:00		PLANNED	Rejected						May be availed in Mar	
194	RQ203222	OCC_226	cpcc1_sd	BR/BSR/MSC/MSR	330 MVAR BUS REACTOR NO 2 AT 765 KV SIKAR_2(PSTL)	PSTL	D	For CSD Fine Tuning	08/Jan/2025	14:00	08/Jan/2025	18:00		PLANNED	Rejected						May be availed in Mar	
195	RQ203220	OCC_226	cpcc1_sd	BR/BSR/MSC/MSR	330 MVAR BUS REACTOR NO 1 AT 765 KV SIKAR_2(PSTL)	PSTL	D	For CSD Fine Tuning	08/Jan/2025	08:00	08/Jan/2025	14:00		PLANNED	Rejected						May be availed in Mar	
196	RQ202074	OCC_226	apl_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-2 @BIKANER(PG)	BKTL	D	Only Line Outage is required for Cross arm rectification work.	27/Jan/2025	17:00	02/Feb/2025	18:00	Only Line Outage is required for Cross arm rectification work.	PLANNED	Approved	27-Jan-25	17:00	02-Feb-25	18:00			
197	RQ202073	OCC_226	apl_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-1 @BIKANER(PG)	BKTL	C	Only Line Outage is required for Cross arm rectification work.	24/Jan/2025	19:00	04/Feb/2025	20:00	Only Line Outage is required for Cross arm rectification work.	PLANNED	Approved	24-Jan-25	19:00	04-Feb-25	20:00			
198	RQ202067	OCC_226	apl_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-2 @KHETRI (PKTSL)	BKTL	C	Aircel replacement activity of reactor	22/Jan/2025	08:00	23/Jan/2025	20:00	Aircel replacement activity of reactor	PLANNED	Conditionally Approved							To be Clubbed with line AMP/Outage work

199	RQ202602	OCC_226	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER-MOGA (PG) CKT-2 @BIKANER(PG)	POWER GRID	D	For AMP work	21/Jan/2025	08:00	21/Jan/2025	18:00		PLANNED	Conditionally Approved						To be Clubbed with line AMP/Outage work
200	RQ202603	OCC_226	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER-MOGA (PG) CKT-1 @BIKANER(PG)	POWER GRID	D	For AMP work	20/Jan/2025	08:00	20/Jan/2025	18:00		PLANNED	Conditionally Approved						To be Clubbed with line AMP/Outage work
201	RQ202598	OCC_226	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 @FATEHGARH_II(PG)	POWER GRID	D	Spare reactor switching	16/Jan/2025	08:00	16/Jan/2025	18:00		PLANNED	Conditionally Approved						To be Clubbed with line AMP/Outage work
202	RQ202597	OCC_226	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1 @FATEHGARH_II(PG)	POWER GRID	D	Spare reactor switching	15/Jan/2025	08:00	15/Jan/2025	18:00		PLANNED	Conditionally Approved						To be Clubbed with line AMP/Outage work
203	RQ202615	OCC_226	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2 @CHITTORGARH(PG)	POWER GRID	D	For AMP work	10/Jan/2025	08:00	10/Jan/2025	18:00		PLANNED	Conditionally Approved						To be Clubbed with line AMP/Outage work
204	RQ202590	OCC_226	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER CHITTORGARH (PG) CKT-1 @AJMER(PG)	POWER GRID	D	For AMP work	10/Jan/2025	08:00	10/Jan/2025	18:00		PLANNED	Conditionally Approved						To be Clubbed with line AMP/Outage work
205	RQ202616	OCC_226	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1 @CHITTORGARH(PG)	POWER GRID	D	For AMP work	08/Jan/2025	08:00	08/Jan/2025	18:00		PLANNED	Conditionally Approved						To be Clubbed with line AMP/Outage work
206	RQ202607	OCC_226	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LSR ON 765 KV AGRA-JHATIKARA (PG) CKT-1 @AFZALGARH(UP)	POWER GRID	D	CSD tuning work in 704LR bay with atleast 4 switching	07/Jan/2025	08:00	07/Jan/2025	18:00	at Jhatikra end	PLANNED	Approved	07-Jan-25	08:00	07-Jan-25	18:00		

207	RQ202614	OCC_226	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER CHITTORGARH (PG) CKT-1 @CHITTORGARH(PG)	POWER GRID	D	For AMP work	06/Jan/2025	08:00	06/Jan/2025	18:00		PLANNED	Conditionally Approved						To be Clubbed with line AMP/Outage work
208	RQ202613	OCC_226	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER CHITTORGARH (PG) CKT-2 @CHITTORGARH(PG)	POWER GRID	D	For AMP work	03/Jan/2025	08:00	03/Jan/2025	18:00		PLANNED	Conditionally Approved						To be Clubbed with line AMP/Outage work
209	RQ202611	OCC_226	cpcc1_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 @PHAGI(RS)	POWER GRID	D	AMP works for element and bay AMP(TIMING,CRM,D CRM DEW POINT,COIL CURRENT) works PRV 1&2 retrofitment (Viat Make).HV bushing tan delta point rectification.	03/Jan/2025	08:00	04/Jan/2025	18:00		PLANNED	Conditionally Approved						To be Clubbed with line AMP/Outage work
210	RQ202606	OCC_226	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PG) CKT-2 @JHATIKARA(PG)	POWER GRID	D	DISMANTLING OF B PH UNIT REACTOR	02/Jan/2025	08:00	02/Jan/2025	18:00		PLANNED	Conditionally Approved						To be Clubbed with line AMP/Outage work
211	RQ202610	OCC_226	cpcc1_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 @PHAGI(RS)	POWER GRID	D	AMP works for element and bay AMP(TIMING,CRM,D CRM DEW POINT,COIL CURRENT) works PRV 1&2 retrofitment (Viat Make).HV bushing tan delta point rectification.	01/Jan/2025	08:00	02/Jan/2025	18:00		PLANNED	Conditionally Approved						To be Clubbed with line AMP/Outage work
212	RQ202600	OCC_226	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_II(PG)	PFTL	D	Spare reactor switching	18/Jan/2025	08:00	18/Jan/2025	18:00		PLANNED	Conditionally Approved						To be Clubbed with line AMP/Outage work
213	RQ202599	OCC_226	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1 @FATEHGARH_II(PG)	PFTL	D	Spare reactor switching	17/Jan/2025	08:00	17/Jan/2025	18:00		PLANNED	Conditionally Approved						To be Clubbed with line AMP/Outage work

214	RQ203227	OCC_226	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTCL) CKT-2 @SIKAR_2(PSTL)	PSTL	D	For CSD Fine Tuning	11/Jan/2025	14:00	11/Jan/2025	23:00		PLANNED	Approved	11-Jan-25	14:00	11-Jan-25	23:00		
215	RQ203226	OCC_226	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTCL) CKT-1 @SIKAR_2(PSTL)	PSTL	D	For CSD Fine Tuning	11/Jan/2025	08:00	11/Jan/2025	14:00		PLANNED	Approved	11-Jan-25	08:00	11-Jan-25	14:00		
216	RQ202605	OCC_226	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1 @JHATIKARA(PG)	PKTSL	D	SPARE SWITCHING WORK	08/Jan/2025	08:00	08/Jan/2025	18:00		PLANNED	Conditionally Approved						To be Clubbed with line AMP/Outage work
217	RQ203229	OCC_226	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-1 @SIKAR_2(PSTL)	PASTL	D	For CSD Fine Tuning	07/Jan/2025	08:00	07/Jan/2025	18:00		PLANNED	Conditionally Approved						To be Clubbed with line AMP/Outage work
218	RQ203228	OCC_226	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-2 @SIKAR_2(PSTL)	PASTL	D	For CSD Fine Tuning	06/Jan/2025	08:00	06/Jan/2025	18:00		PLANNED	Conditionally Approved						To be Clubbed with line AMP/Outage work
219	RQ203320	OCC_226	sldcrs_sd	BAY	70252A MAIN BAY - 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 AT PHAGI(RS)	POWER GRID	D	QUARTERLY MAINTENANCE WORK OF ASSOCIATED BAY EQUIPMENTS	31/Jan/2025	08:00	31/Jan/2025	18:00		PLANNED	Approved	31-Jan-25	08:00	31-Jan-25	18:00		
220	RQ202759	OCC_226	cpcc1_sd	BAY	708 TIE BAY - 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1 AND 765/400 KV 1500 MVA ICT 2 AT CHITTORGARH(PG)	POWER GRID	D	For AMP work	29/Jan/2025	08:00	29/Jan/2025	18:00		PLANNED	Approved	29-Jan-25	08:00	29-Jan-25	18:00		
221	RQ202758	OCC_226	cpcc1_sd	BAY	707 MAIN BAY - 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1 AT CHITTORGARH(PG)	POWER GRID	D	For AMP work	28/Jan/2025	08:00	28/Jan/2025	18:00		PLANNED	Approved	28-Jan-25	08:00	28-Jan-25	18:00		
222	RQ202710	OCC_226	cpcc1_sd	BAY	715 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	For AMP work	27/Jan/2025	08:00	28/Jan/2025	18:00		PLANNED	Approved	27-Jan-25	08:00	28-Jan-25	18:00		

223	RQ202754	OCC_226	cpcc1_sd	BAY	705 TIE BAY - 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2 AND 765/400 KV 1500 MVA ICT 1 AT CHITTORGARH(PG)	POWER GRID	D	For AMP work	26/Jan/2025	08:00	26/Jan/2025	18:00		PLANNED	Approved	26-Jan-25	08:00	26-Jan-25	18:00	
224	RQ202709	OCC_226	cpcc1_sd	BAY	707 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-1 (POWERGRID)	POWER GRID	D	For AMP work	25/Jan/2025	08:00	26/Jan/2025	18:00		PLANNED	Approved	25-Jan-25	08:00	26-Jan-25	18:00	
225	RQ202753	OCC_226	cpcc1_sd	BAY	710 MAIN BAY - 765KV AJMER-CHITTORGARH (PG) CKT-2 AT CHITTORGARH(PG)	POWER GRID	D	For AMP work	24/Jan/2025	08:00	24/Jan/2025	18:00		PLANNED	Approved	24-Jan-25	08:00	24-Jan-25	18:00	
226	RQ202708	OCC_226	cpcc1_sd	BAY	710 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 (POWERGRID)	POWER GRID	D	For AMP work	23/Jan/2025	08:00	24/Jan/2025	18:00		PLANNED	Approved	23-Jan-25	08:00	24-Jan-25	18:00	
227	RQ202690	OCC_226	cpcc1_sd	BAY	709 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT JHATIKARA(PG)	POWER GRID	D	For AMP work	22/Jan/2025	08:00	22/Jan/2025	18:00		PLANNED	Approved	22-Jan-25	08:00	22-Jan-25	18:00	
228	RQ202751	OCC_226	cpcc1_sd	BAY	704 MAIN BAY - 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2 AT CHITTORGARH(PG)	POWER GRID	D	For AMP work	22/Jan/2025	08:00	22/Jan/2025	18:00		PLANNED	Approved	22-Jan-25	08:00	22-Jan-25	18:00	
229	RQ203198	OCC_226	cpcc1_sd	BAY	70252A MAIN BAY - 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 AT PHAGI(RS)	POWER GRID	D	CB pending Amp(TIMING,DEW POINT,COIL CURRENT) work to be carried out	22/Jan/2025	08:00	22/Jan/2025	18:00		PLANNED	Approved	22-Jan-25	08:00	22-Jan-25	18:00	
230	RQ202707	OCC_226	cpcc1_sd	BAY	716 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	For AMP work	21/Jan/2025	08:00	22/Jan/2025	18:00		PLANNED	Approved	21-Jan-25	08:00	22-Jan-25	18:00	
231	RQ202750	OCC_226	cpcc1_sd	BAY	714 TIE BAY - 765KV AJMER-CHITTORGARH (PG) CKT-1 AND FUTURE AT CHITTORGARH(PG)	POWER GRID	D	For AMP work	20/Jan/2025	08:00	20/Jan/2025	18:00		PLANNED	Approved	20-Jan-25	08:00	20-Jan-25	18:00	
232	RQ203058	OCC_226	cpcc3_sd	BAY	710 MAIN BAY - 765KV AGRA-FATEHPUR (PG) CKT-2 AT FATEHPUR(PG)	POWER GRID	C	Mechanism Overhauling of CB & bay Equipment Testing.	20/Jan/2025	08:00	25/Jan/2025	18:00		PLANNED	Approved	20-Jan-25	08:00	25-Jan-25	18:00	

233	RQ202706	OCC_226	cpcc1_sd	BAY	710 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	For AMP work	19/Jan/2025	08:00	20/Jan/2025	18:00		PLANNED	Approved	19-Jan-25	08:00	20-Jan-25	18:00	
234	RQ202705	OCC_226	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG) (POWERGRID) AND 240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG) AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	For AMP work	17/Jan/2025	08:00	18/Jan/2025	18:00		PLANNED	Approved	17-Jan-25	08:00	18-Jan-25	18:00	
235	RQ202732	OCC_226	cpcc1_sd	BAY	718 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV BHIWANI(PG)	POWER GRID	D	For AMP work	15/Jan/2025	08:00	16/Jan/2025	18:00		PLANNED	Approved	15-Jan-25	08:00	16-Jan-25	18:00	
236	RQ202748	OCC_226	cpcc1_sd	BAY	704 MAIN BAY - 765 KV BIKANER(PG) - BUS 1 (POWERGRID) AND 765 KV BIKANER-BHADLA_2 (PG) CKT-1 AT 765 KV BIKANER(PG) (POWERGRID)	POWER GRID	D	For AMP work	15/Jan/2025	08:00	15/Jan/2025	18:00		PLANNED	Approved	15-Jan-25	08:00	15-Jan-25	18:00	
237	RQ202704	OCC_226	cpcc1_sd	BAY	712 MAIN BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-1 (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	For AMP work	15/Jan/2025	08:00	16/Jan/2025	18:00		PLANNED	Approved	15-Jan-25	08:00	16-Jan-25	18:00	
238	RQ202747	OCC_226	cpcc1_sd	BAY	708 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT BIKANER(PG) (POWERGRID) AND 765 KV BIKANER-BHADLA_2 (PG) CKT-2 AT 765 KV BIKANER(PG) (POWERGRID)	POWER GRID	D	For AMP work	14/Jan/2025	08:00	14/Jan/2025	18:00		PLANNED	Approved	14-Jan-25	08:00	14-Jan-25	18:00	
239	RQ202866	OCC_226	cpcc3_sd	BAY	711 TIE BAY - 765 KV AGRA-FATEHPUR (PG) CKT-2 AND FUTURE AT AGRA(PG)	POWER GRID	D	Amp of 711 Bay 765kV Fatehpur Ckt-2- Future Tie Bay	13/Jan/2025	10:00	13/Jan/2025	18:00		PLANNED	Approved	13-Jan-25	10:00	13-Jan-25	18:00	

240	RQ202731	OCC_226	cpcc1_sd	BAY	716 MAIN BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 AT BHIWANI(PG)	POWER GRID	D	For AMP work	13/Jan/2025	08:00	14/Jan/2025	18:00		PLANNED	Approved	13-Jan-25	08:00	14-Jan-25	18:00	
241	RQ202703	OCC_226	cpcc1_sd	BAY	711 TIE BAY - 765 KV FATEHGARH_JI-BHADLA (PG) CKT-1 (POWERGRID) AND 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_JI(PG) AT 765 KV FATEHGARH_JI(PG) (POWERGRID)	POWER GRID	D	For AMP work	13/Jan/2025	08:00	14/Jan/2025	18:00		PLANNED	Approved	13-Jan-25	08:00	14-Jan-25	18:00	
242	RQ203057	OCC_226	cpcc3_sd	BAY	707 MAIN BAY - 765KV AGRA-FATEHPUR (PG) CKT-1 AT FATEHPUR(PG)	POWER GRID	C	Mechanism Overhauling of CB & bay Equipment Testing.	13/Jan/2025	08:00	18/Jan/2025	18:00		PLANNED	Approved	13-Jan-25	08:00	18-Jan-25	18:00	
243	RQ202745	OCC_226	cpcc1_sd	BAY	718 MAIN BAY - 765 KV BHADLA-BIKANER (PG) CKT 2 (POWERGRID) AND FUTURE AT 765 KV BIKANER(PG) (POWERGRID)	POWER GRID	D	For AMP work	12/Jan/2025	08:00	12/Jan/2025	18:00		PLANNED	Approved	12-Jan-25	08:00	12-Jan-25	18:00	
244	RQ202702	OCC_226	cpcc1_sd	BAY	708 TIE BAY - 765 KV FATEHGARH_JI-BHADLA (PG) CKT-2 (POWERGRID) AND 240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_JI(PG) AT 765 KV FATEHGARH_JI(PG) (POWERGRID)	POWER GRID	D	For AMP work	11/Jan/2025	08:00	12/Jan/2025	18:00		PLANNED	Approved	11-Jan-25	08:00	12-Jan-25	18:00	
245	RQ202730	OCC_226	cpcc1_sd	BAY	715 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV BHIWANI(PG)	POWER GRID	D	For AMP work	10/Jan/2025	08:00	11/Jan/2025	18:00		PLANNED	Approved	10-Jan-25	08:00	11-Jan-25	18:00	
246	RQ202742	OCC_226	cpcc1_sd	BAY	710 MAIN BAY - 765 KV BIKANER-MOGA (PG) CKT-1 AT BIKANER	POWER GRID	D	For AMP work	09/Jan/2025	08:00	09/Jan/2025	18:00		PLANNED	Approved	09-Jan-25	08:00	09-Jan-25	18:00	

247	RQ202701	OCC_226	cpcc1_sd	BAY	720 TIE BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AND 765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1 AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	For AMP work	09/Jan/2025	08:00	10/Jan/2025	18:00		PLANNED	Approved	09-Jan-25	08:00	10-Jan-25	18:00	
248	RQ202967	OCC_226	cpcc3_sd	BAY	709 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV LUCKNOW_2(PG)	POWER GRID	D	765KV BAY(709) AMP AS PER SCHEDULE	08/Jan/2025	09:00	08/Jan/2025	18:00		PLANNED	Approved	08-Jan-25	09:00	08-Jan-25	18:00	
249	RQ202741	OCC_226	cpcc1_sd	BAY	711 TIE BAY - 765 KV BIKANER-MOGA (PG) CKT-1 AND 765/400 KV 1500 MVA ICT 2 AT BIKANER(PG) AT 765 KV BIKANER(PG)	POWER GRID	D	For AMP work	08/Jan/2025	08:00	08/Jan/2025	18:00		PLANNED	Approved	08-Jan-25	08:00	08-Jan-25	18:00	
250	RQ202729	OCC_226	cpcc1_sd	BAY	708 TIE BAY - 765KV MEERUT-BHIWANI (PG) CKT-1 AND 765/400KV 1000 MVA ICT 2 AT BHIWANI(PG)	POWER GRID	D	For AMP work	07/Jan/2025	08:00	08/Jan/2025	18:00		PLANNED	Approved	07-Jan-25	08:00	08-Jan-25	18:00	
251	RQ202740	OCC_226	cpcc1_sd	BAY	713 MAIN BAY - 765 KV BIKANER-MOGA (PG) CKT-2 AT BIKANER	POWER GRID	D	For AMP work	07/Jan/2025	08:00	07/Jan/2025	18:00		PLANNED	Approved	07-Jan-25	08:00	07-Jan-25	18:00	
252	RQ202739	OCC_226	cpcc1_sd	BAY	714 TIE BAY - 765 KV BIKANER-MOGA (PG) CKT-2 AND FUTURE AT 765 KV BIKANER(PG)	POWER GRID	D	For AMP work	07/Jan/2025	08:00	07/Jan/2025	18:00		PLANNED	Approved	07-Jan-25	08:00	07-Jan-25	18:00	
253	RQ202738	OCC_226	cpcc1_sd	BAY	712 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT BIKANER(PG)	POWER GRID	D	For AMP work	06/Jan/2025	08:00	06/Jan/2025	18:00		PLANNED	Approved	06-Jan-25	08:00	06-Jan-25	18:00	
254	RQ202728	OCC_226	cpcc1_sd	BAY	717 TIE BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 AND 240 MVAR BUS REACTOR NO 2 AT 765KV BHIWANI(PG)	POWER GRID	D	For AMP work	05/Jan/2025	08:00	06/Jan/2025	18:00		PLANNED	Approved	05-Jan-25	08:00	06-Jan-25	18:00	
255	RQ202737	OCC_226	cpcc1_sd	BAY	709 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT BIKANER(PG)	POWER GRID	D	For AMP work	05/Jan/2025	08:00	05/Jan/2025	18:00		PLANNED	Approved	05-Jan-25	08:00	05-Jan-25	18:00	

256	RQ202736	OCC_226	cpcc1_sd	BAY	721 MAIN BAY - 765 KV BHADLA-BIKANER (PG) CKT 1 (POWERGRID) AND 765 KV BIKANER(PG) - BUS 2 AT 765 KV BIKANER(PG) (POWERGRID)	POWER GRID	D	For AMP work	04/Jan/2025	08:00	04/Jan/2025	18:00		PLANNED	Approved	04-Jan-25	08:00	04-Jan-25	18:00	
257	RQ202735	OCC_226	cpcc1_sd	BAY	720 TIE BAY - 765 KV BHADLA-BIKANER (PG) CKT 1 (POWERGRID) AND 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTU) CKT-1 AT 765 KV BIKANER(PG) (POWERGRID)	POWER GRID	D	For AMP work	03/Jan/2025	08:00	03/Jan/2025	18:00		PLANNED	Approved	03-Jan-25	08:00	03-Jan-25	18:00	
258	RQ203314	OCC_226	slcdcrs_sd	BAY	70552T TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS) (POWERGRID) AND 765 KV AJMER(PG)-PHAGI(RS) (PG) CKT-1 AT 765 KV PHAGI(RS) (POWERGRID)	POWER GRID	D	QUARTERLY MAINTENANCE WORK OF ASSOCIATED BAY EQUIPMENTS	03/Jan/2025	08:00	03/Jan/2025	18:00		PLANNED	Approved	03-Jan-25	08:00	03-Jan-25	18:00	
259	RQ202734	OCC_226	cpcc1_sd	BAY	704 MAIN BAY - 765 KV BIKANER-MOGA (PG) CKT-2 (POWERGRID) AT MOGA	POWER GRID	D	For AMP work	02/Jan/2025	08:00	02/Jan/2025	18:00		PLANNED	Approved	02-Jan-25	08:00	02-Jan-25	18:00	
260	RQ202876	OCC_226	cpcc3_sd	BAY	705 TIE BAY - 765KV FATEHPUR(PG)-SASARAM(PG) (UNDEF) CKT-1 AND 765/400KV 1500 MVA ICT 1 AT FATEHPUR(PG)	POWER GRID	D	AMP works & bay equipment testing.	02/Jan/2025	08:00	02/Jan/2025	18:00		PLANNED	Approved	02-Jan-25	08:00	02-Jan-25	18:00	
261	RQ202727	OCC_226	cpcc1_sd	BAY	714 TIE BAY - 765KV MOGA-BHIWANI (PG) CKT-1 AND 240 MVAR BUS REACTOR NO 1 AT 765KV BHIWANI(PG)	POWER GRID	D	For AMP work	01/Jan/2025	08:00	02/Jan/2025	18:00		PLANNED	Approved	01-Jan-25	08:00	02-Jan-25	18:00	
262	RQ202733	OCC_226	cpcc1_sd	BAY	715 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT BIKANER(PG) (POWERGRID) AT 765 KV BIKANER(PG)	POWER GRID	D	For AMP work	01/Jan/2025	08:00	01/Jan/2025	18:00		PLANNED	Approved	01-Jan-25	08:00	01-Jan-25	18:00	

263	RQ202757	OCC_226	cpcc1_sd	BAY	705 TIE BAY - 765 KV CHITTORGARH BANASKANTHA (PG) CKT-2 AND 765/400 KV 1500 MVA ICT 1 AT CHITTORGARH(PG)	POWER GRID	D	For AMP work	01/Jan/2025	08:00	31/Jan/2025	18:00		PLANNED	Approved	01-Jan-25	08:00	31-Jan-25	18:00	
264	RQ202689	OCC_226	cpcc1_sd	BAY	716 MAIN BAY - 765 KV KHETRI (PKTSL)- NARELA(PNTL) (PNTL) CKT-1 (PNTL) AT 765 KV KHETRI (PKTSL)	PNTL	D	FOR PUNCHPOINT RECTIFICATION WORK	28/Jan/2025	08:00	28/Jan/2025	18:00		PLANNED	Approved	28-Jan-25	08:00	28-Jan-25	18:00	
265	RQ202688	OCC_226	cpcc1_sd	BAY	717 TIE BAY - 765 KV KHETRI (PKTSL)- NARELA(PNTL) (PNTL) CKT-1 (PNTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (PNTL)	PNTL	D	FOR PUNCHPOINT RECTIFICATION WORK	27/Jan/2025	08:00	27/Jan/2025	18:00		PLANNED	Approved	27-Jan-25	08:00	27-Jan-25	18:00	
266	RQ202687	OCC_226	cpcc1_sd	BAY	719 MAIN BAY - 765 KV KHETRI (PKTSL)- NARELA(PNTL) (PNTL) CKT-2 (PNTL) AT 765 KV KHETRI (PKTSL)	PNTL	D	FOR PUNCHPOINT RECTIFICATION WORK	26/Jan/2025	08:00	26/Jan/2025	18:00		PLANNED	Approved	26-Jan-25	08:00	26-Jan-25	18:00	
267	RQ202686	OCC_226	cpcc1_sd	BAY	720 TIE BAY - 765 KV KHETRI (PKTSL)- NARELA(PNTL) (PNTL) CKT-2 (PNTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (PNTL)	PNTL	D	FOR PUNCHPOINT RECTIFICATION WORK	25/Jan/2025	08:00	25/Jan/2025	18:00		PLANNED	Approved	25-Jan-25	08:00	25-Jan-25	18:00	
268	RQ203197	OCC_226	cpcc1_sd	BAY	70552A MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)	RRVPNL	D	CB pending Amp(TIMING,DEW POINT) work to be carried out	21/Jan/2025	08:00	21/Jan/2025	18:00		PLANNED	Approved	21-Jan-25	08:00	21-Jan-25	18:00	
269	RQ203196	OCC_226	cpcc1_sd	BAY	70152A MAIN BAY - 765KV PHAGI(RS)- BHIWANI(PG) (PG) CKT-2 AT PHAGI(RS)	RRVPNL	D	CB pending Amp(CRM,DCRM,DEW POINT,COIL CURRENT) work to be carried out	20/Jan/2025	08:00	20/Jan/2025	18:00		PLANNED	Approved	20-Jan-25	08:00	20-Jan-25	18:00	
270	RQ203321	OCC_226	sldcrs_sd	BAY	70152A MAIN BAY - 765KV PHAGI(RS)- BHIWANI(PG) (PG) CKT-2 AT PHAGI(RS)	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF ASSOCIATED BAY EQUIPMENTS	17/Jan/2025	08:00	17/Jan/2025	18:00		PLANNED	Approved	17-Jan-25	08:00	17-Jan-25	18:00	
271	RQ203316	OCC_226	sldcrs_sd	BAY	70752A MAIN BAY - 765KV PHAGI(RS)- GWALIQR(PG) (UNDEF) CKT-2 AT PHAGI(RS)	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF ASSOCIATED BAY EQUIPMENTS	13/Jan/2025	08:00	13/Jan/2025	18:00		PLANNED	Approved	13-Jan-25	08:00	13-Jan-25	18:00	

272	RQ203317	OCC_226	slcrs_sd	BAY	70652B MAIN BAY - 765KV ANTA-PHAGI (RS) CKT-1 AT PHAGI(RS)	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF ASSOCITED BAY EQUIPMENTS	10/Jan/2025	08:00	10/Jan/2025	18:00		PLANNED	Approved	10-Jan-25	08:00	10-Jan-25	18:00	
273	RQ203318	OCC_226	slcrs_sd	BAY	70652T TIE BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-1 AND 765KV ANTA-PHAGI (RS) CKT-1 AT PHAGI(RS)	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF ASSOCITED BAY EQUIPMENTS	09/Jan/2025	08:00	09/Jan/2025	18:00		PLANNED	Approved	09-Jan-25	08:00	09-Jan-25	18:00	
274	RQ203319	OCC_226	slcrs_sd	BAY	70652A MAIN BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-1 AT PHAGI(RS)	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF ASSOCITED BAY EQUIPMENTS	07/Jan/2025	08:00	07/Jan/2025	18:00		PLANNED	Approved	07-Jan-25	08:00	07-Jan-25	18:00	
275	RQ203315	OCC_226	slcrs_sd	BAY	70552A MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF ASSOCITED BAY EQUIPMENTS	02/Jan/2025	08:00	02/Jan/2025	18:00		PLANNED	Approved	02-Jan-25	08:00	02-Jan-25	18:00	
276	RQ202142	OCC_226	cpcc2_sd	BAY	711 TIE BAY - 765KV MOGA-BHIWANI (PG) CKT-1 AND 765/400KV 1500 MVA ICT 2 AT MOGA(PG)		C	AMP work of Bay	17/Jan/2025	08:30	18/Jan/2025	18:00	Kindly approve.	PLANNED	Approved	17-Jan-25	08:30	18-Jan-25	18:00	
277	RQ202141	OCC_226	cpcc2_sd	BAY	704 MAIN BAY - 765 KV BIKANER-MOGA (PG) CKT-2 (POWERGRID) AT MOGA		C	AMP work of Bay	14/Jan/2025	08:30	15/Jan/2025	18:00	Kindly approve.	PLANNED	Approved	14-Jan-25	08:30	15-Jan-25	18:00	
278	RQ202865	OCC_226	stuup_sd	BAY	702 TIE BAY - 765/224.29 KV 825 MVA GT 1 AT OBRA_C_TPS(UP) (UPRVUNL) AND FUTURE AT 765 KV OBRA_C_TPS(UP) (UPRVUNL)	UPRVU NL	C	* SHUT DOWN OF TIE BAY 702 OBRA C LINE FOR CRM testing of 765kV Circuit >X Breaker(700-02-52) and 89A Isolator of Bay.	13/Jan/2025	09:00	13/Jan/2025	16:00		PLANNED	Approved	13-Jan-25	09:00	13-Jan-25	16:00	
279	RQ202868	OCC_226	stuup_sd	BAY	701 MAIN BAY - 765 KV OBRA_C_TPS(UP) BUS 1 (UPRVUNL) AT 765 KV OBRA_C_TPS(UP)	UPRVU NL	C	* SHUT DOWN OF BAY NO. 701 OBRA C LINE FOR CRM testing of 765kV Circuit >X Breaker(700-01-52) and 89B Isolator of Bay.	10/Jan/2025	09:00	10/Jan/2025	16:00		PLANNED	Approved	10-Jan-25	09:00	10-Jan-25	16:00	
280	RQ202867	OCC_226	stuup_sd	BAY	711 TIE BAY - 765 KV OBRA_C_TPS-UNNAO (UP) (UPRVUNL) AND FUTURE AT 765 KV OBRA_C_TPS(UP) (UPRVUNL)	UPRVU NL	C	* SHUT DOWN OF 765KV TIE BAY 711 FOR Annual Maintenance of Bay including >X Tan Delta Teasting of 765kV CT,Grading Capacitor of	07/Jan/2025	09:00	07/Jan/2025	17:00		PLANNED	Approved	07-Jan-25	09:00	07-Jan-25	17:00	

281	RQ202746	OCC_226	cpcc1_sd	BAY	717 TIE BAY - 765 KV BHADLA-BIKANER (PG) CKT 2 (PKTSL) AND 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-2 AT 765 KV BIKANER(PG) (PKTSL)	PKTSL	D	For AMP work	13/Jan/2025	08:00	13/Jan/2025	18:00		PLANNED	Approved	13-Jan-25	08:00	13-Jan-25	18:00	
282	RQ202744	OCC_226	cpcc1_sd	BAY	716 MAIN BAY - 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-2 (BKTL) AT 765 KV BIKANER(PG)	BKTL	D	For AMP work	11/Jan/2025	08:00	11/Jan/2025	18:00		PLANNED	Approved	11-Jan-25	08:00	11-Jan-25	18:00	
283	RQ202743	OCC_226	cpcc1_sd	BAY	719 MAIN BAY - 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-1 (BKTL) AT 765 KV BIKANER(PG)	BKTL	D	For AMP work	10/Jan/2025	08:00	10/Jan/2025	18:00		PLANNED	Approved	10-Jan-25	08:00	10-Jan-25	18:00	
284	RQ202905	OCC_226	stuup_sd	BAY	704 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT GR.NOIDA_2(UPC)	UPPTCL	C	Annual testing and maintenance works	09/Jan/2025	09:00	09/Jan/2025	18:00		PLANNED	Approved	09-Jan-25	09:00	09-Jan-25	18:00	
285	RQ203080	OCC_226	slcrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT PHAG(RS)	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF ASSOCIATED BAY EQUIPMENTS	27/Jan/2025	09:00	27/Jan/2025	18:00		PLANNED	Approved	27-Jan-25	15:00	27-Jan-25	23:59	
286	RQ202265	OCC_226	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG)		C	For modification in the relay panel wiring & testing of ICT relay as per new approved scheme	25/Jan/2025	17:00	31/Jan/2025	23:00		PLANNED	Approved	25-Jan-25	17:00	31-Jan-25	17:00	
287	RQ202257	OCC_226	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT JHATIKARA(PG)		D	Isolator retrofitting work and finger replacement, CSD tune	20/Jan/2025	09:00	20/Jan/2025	18:00		PLANNED	Approved	20-Jan-25	15:00	20-Jan-25	23:59	
288	RQ202233	OCC_226	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 4 AT KOTESHWAR(PG)		D	For implementation of updated mechanical protection settings.	17/Jan/2025	09:30	18/Jan/2025	18:00		PLANNED	Approved	17-Jan-25	09:30	18-Jan-25	18:00	
289	RQ202256	OCC_226	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT JHATIKARA(PG)		D	Isolator retrofitting work and finger replacement, CSD tune	17/Jan/2025	09:00	17/Jan/2025	18:00		PLANNED	Approved	17-Jan-25	15:00	17-Jan-25	23:59	
290	RQ202823	OCC_226	cpcc2_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT MOGA(PG)		D	AMP Work	16/Jan/2025	10:00	16/Jan/2025	17:30	Kindly approve.	PLANNED	Approved	16-Jan-25	15:00	16-Jan-25	23:59	
291	RQ202299	OCC_226	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BIKANER(PG)		D	For Spare changeover and taking Yphase ICT in service	15/Jan/2025	17:00	15/Jan/2025	23:00		PLANNED	Approved	15-Jan-25	17:00	15-Jan-25	23:00	
292	RQ202232	OCC_226	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 3 AT KOTESHWAR(PG)		D	For implementation of updated mechanical protection settings.	15/Jan/2025	09:30	16/Jan/2025	18:00		PLANNED	Approved	15-Jan-25	09:30	16-Jan-25	18:00	

293	RQ202301	OCC_226	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT CHITTORGARH(PG)		D	Regular amp work and insulation coating	15/Jan/2025	09:00	16/Jan/2025	17:00		PLANNED	Approved	15-Jan-25	15:00	16-Jan-25	23:59	
294	RQ202255	OCC_226	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT JHATIKARA(PG)		D	Isolator retrofitting work and finger replacement, CSD tune	15/Jan/2025	09:00	15/Jan/2025	18:00		PLANNED	Approved	15-Jan-25	15:00	15-Jan-25	23:59	
295	RQ202298	OCC_226	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BIKANER(PG)		D	For AMP works	14/Jan/2025	17:00	14/Jan/2025	23:00		PLANNED	Approved	14-Jan-25	17:00	14-Jan-25	23:00	
296	RQ202297	OCC_226	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BIKANER(PG)		D	For AMP works	13/Jan/2025	17:00	13/Jan/2025	23:00		PLANNED	Approved	13-Jan-25	17:00	13-Jan-25	23:00	
297	RQ202268	OCC_226	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG)		D	Commissioning of Ladder logic & spare switching, AMP	13/Jan/2025	17:00	14/Jan/2025	23:00		PLANNED	Approved	13-Jan-25	17:00	14-Jan-25	23:00	
298	RQ202231	OCC_226	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 2 AT KOTESHWAR(PG)		D	For implementation of updated mechanical protection settings.	13/Jan/2025	09:30	14/Jan/2025	18:00		PLANNED	Approved	13-Jan-25	09:30	14-Jan-25	18:00	
299	RQ202300	OCC_226	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT CHITTORGARH(PG)		D	Regular amp work and insulation coating	13/Jan/2025	09:00	14/Jan/2025	17:00		PLANNED	Approved	13-Jan-25	15:00	14-Jan-25	23:59	
300	RQ202254	OCC_226	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT JHATIKARA(PG)		D	Isolator retrofitting work and finger replacement, CSD tune	13/Jan/2025	09:00	13/Jan/2025	18:00		PLANNED	Approved	13-Jan-25	15:00	13-Jan-25	23:59	
301	RQ202267	OCC_226	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 6 AT FATEHGARH_II(PG)		D	Commissioning of Ladder logic & spare switching,	11/Jan/2025	17:00	12/Jan/2025	23:00		PLANNED	Approved	11-Jan-25	17:00	12-Jan-25	23:00	
302	RQ202230	OCC_226	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 1 AT KOTESHWAR(PG)		D	For implementation of updated mechanical protection settings.	10/Jan/2025	09:30	11/Jan/2025	18:00		PLANNED	Approved	10-Jan-25	09:30	11-Jan-25	18:00	
303	RQ202266	OCC_226	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 5 AT FATEHGARH_II(PG)		D	Commissioning of Ladder logic & spare switching,	09/Jan/2025	17:00	10/Jan/2025	23:00		PLANNED	Approved	09-Jan-25	17:00	10-Jan-25	23:00	
304	RQ202236	OCC_226	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BHADLA_2 (PG)		D	AMP of Transformer and Attending Punch Points	05/Jan/2025	17:00	06/Jan/2025	23:00		PLANNED	Approved	05-Jan-25	17:00	06-Jan-25	23:00	
305	RQ202264	OCC_226	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG)		D	For Spare ICT switching, AMP & CoE compliances	05/Jan/2025	17:00	06/Jan/2025	23:00		PLANNED	Approved	05-Jan-25	17:00	06-Jan-25	23:00	
306	RQ202235	OCC_226	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG)		D	AMP of Transformer and Attending COE Points	03/Jan/2025	17:00	04/Jan/2025	23:00		PLANNED	Approved	03-Jan-25	17:00	04-Jan-25	23:00	
307	RQ202263	OCC_226	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG)		D	For Spare ICT switching, AMP & CoE compliances	03/Jan/2025	17:00	04/Jan/2025	23:00		PLANNED	Approved	03-Jan-25	17:00	04-Jan-25	23:00	
308	RQ202259	OCC_226	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT AJMER(PG)		D	For AMP work	03/Jan/2025	09:00	03/Jan/2025	18:00		PLANNED	Approved	03-Jan-25	15:00	03-Jan-25	23:59	
309	RQ202258	OCC_226	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT AJMER(PG)		D	For AMP work	02/Jan/2025	09:00	02/Jan/2025	18:00		PLANNED	Approved	02-Jan-25	15:00	02-Jan-25	23:59	
310	RQ202250	OCC_226	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KHE TRI (PKTSL)		D	For scheme checking work	02/Jan/2025	09:00	02/Jan/2025	17:00		PLANNED	Approved	02-Jan-25	15:00	02-Jan-25	23:59	

311	RQ202234	OCC_226	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG)		D	AMP of Transformer and Attending COE Points	01/Jan/2025	17:00	02/Jan/2025	23:00		PLANNED	Approved	01-Jan-25	17:00	02-Jan-25	23:00	
312	RQ202262	OCC_226	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG)		D	For Spare ICT switching, AMP & CoE compliances	01/Jan/2025	17:00	02/Jan/2025	23:00		PLANNED	Approved	01-Jan-25	17:00	02-Jan-25	23:00	
313	RQ202249	OCC_226	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL)		D	For scheme checking work	01/Jan/2025	09:00	01/Jan/2025	17:00		PLANNED	Approved	01-Jan-25	15:00	01-Jan-25	23:59	
314	RQ202902	OCC_226	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT GR.NOIDA_2(UPC)		C	R phase will be free to attend header pipe leakage, 1500 MVA ICT-2 will be charge with spare phase, Y phase and B phase.	21/Jan/2025	11:00	21/Jan/2025	12:00		PLANNED	Approved	21-Jan-25	11:00	21-Jan-25	12:00	
						UPPTCL														
315	RQ202901	OCC_226	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT GR.NOIDA_2(UPC)		C	Y phase will be free to attend header pipe leakage, 1500 MVA ICT-1 will be charge with spare phase, R phase and B phase.	20/Jan/2025	11:00	20/Jan/2025	12:00		PLANNED	Approved	20-Jan-25	11:00	20-Jan-25	12:00	
						UPPTCL														
316	RQ202180	OCC_226	stuup_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 3 AT UNNAO(UP)		C	* Attending oil leakage (>&<) annual maintenance and testing work of >X 1000 MVA ICT-III	06/Jan/2025	09:00	09/Jan/2025	18:00		PLANNED	Approved	06-Jan-25	09:00	09-Jan-25	18:00	
						UPPTCL														
317	RQ202996	OCC_226	stuup_sd	TRANSFORMER	765/21 KV 825 MVA GT 3 AT LALITPUR(LPG)		C	For Preventive checks of Unit#3 associated GT-bay Clamp & connectors tightness chacking , GT & UT Monsoon protection & To attend oil leakage if any.	05/Jan/2025	10:00	01/Feb/2025	18:00	UPPCL Approved outage of LPGCL Unit#3 (660 MW) For AOH	PLANNED	Approved	05-Jan-25	10:00	01-Feb-25	18:00	
						UPPTCL														
318	RQ202849	OCC_226	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT ALIGARH(PG)	POWER GRID	D	5 Year AMP and modification in protection circuits	16/Jan/2025	08:00	16/Jan/2025	18:00		PLANNED	Approved	16-Jan-25	08:00	16-Jan-25	18:00	
319	RQ202848	OCC_226	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT ALIGARH(PG)	POWER GRID	D	5 Year AMP and modification in protection circuits	14/Jan/2025	08:00	14/Jan/2025	18:00		PLANNED	Approved	14-Jan-25	08:00	14-Jan-25	18:00	
320	RQ202860	OCC_226	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT AGRA(PG)	POWER GRID	D	Implementation of interlock of Backup protection with OCEF. OSR Modification. AMP of ICT	10/Jan/2025	10:00	10/Jan/2025	18:00		PLANNED	Approved	10-Jan-25	10:00	10-Jan-25	18:00	
321	RQ202864	OCC_226	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT AGRA(PG)	POWER GRID	D	Implementation of interlock of Backup protection with OCEF. OSR Modification. AMP of ICT	08/Jan/2025	10:00	08/Jan/2025	18:00		PLANNED	Approved	08-Jan-25	10:00	08-Jan-25	18:00	
322	RQ203231	OCC_226	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT SIKAR_2(PSTL)	PSTL	D	For CSD Fine Tuning	10/Jan/2025	08:00	10/Jan/2025	18:00		PLANNED	Approved	10-Jan-25	15:00	10-Jan-25	23:59	
323	RQ203230	OCC_226	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT SIKAR_2(PSTL)	PSTL	D	For CSD Fine Tuning	09/Jan/2025	08:00	09/Jan/2025	18:00		PLANNED	Approved	09-Jan-25	15:00	09-Jan-25	23:59	

324	RQ202926	OCC_226	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-NUHIAWALI(HV) (HV) CKT-1	HVPNL	D	Gen Mtc. and line testing	31/Jan/2025	09:00	31/Jan/2025	18:00	400kV Main Bus-1 shutdown is also required with this shutdown	PLANNED	Approved	31-Jan-25	09:00	31-Jan-25	18:00	
325	RQ202925	OCC_226	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-KIRORI(HV) (HV) CKT-2	HVPNL	D	Gen Mtc. and line testing	30/Jan/2025	09:00	30/Jan/2025	18:00	400kV Main Bus-1 shutdown is also required with this shutdown	PLANNED	Approved	30-Jan-25	09:00	30-Jan-25	18:00	
326	RQ202923	OCC_226	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-FATEHABAD(PG) (HV) CKT-1	HVPNL	D	Gen Mtc. and line testing	29/Jan/2025	09:00	29/Jan/2025	18:00	400kV Main Bus-1 shutdown is also required with this shutdown	PLANNED	Approved	29-Jan-25	09:00	29-Jan-25	18:00	
327	RQ202924	OCC_226	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-KIRORI(HV) (HV) CKT-1	HVPNL	D	Gen Mtc. and line testing	28/Jan/2025	09:00	28/Jan/2025	18:00	400kV Main Bus-1 shutdown is also required with this shutdown	PLANNED	Approved	28-Jan-25	09:00	28-Jan-25	18:00	
328	RQ202672	OCC_226	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-2	HVPNL	D	For replacement of defective PLCC Protection Coupler Channel-1 & 2 (Make - BPL) With New ZIV Make - PLCC Protection Coupler both ends on daily basis.	20/Jan/2025	09:00	21/Jan/2025	17:00		PLANNED	Approved	20-Jan-25	09:00	21-Jan-25	17:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/Jhajjar consent
329	RQ203109	OCC_226	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JIND(PG)-KIRORI(HV) (HVPNL) CKT-2	HVPNL	D	For maintenance of 400kV Breaker	15/Jan/2025	15:00	15/Jan/2025	19:00		PLANNED	Approved	15-Jan-25	15:00	15-Jan-25	19:00	
330	RQ203108	OCC_226	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JIND(PG)-KIRORI(HV) (HVPNL) CKT-1	HVPNL	D	For maintenance of 400kV Breaker	15/Jan/2025	10:00	15/Jan/2025	14:00		PLANNED	Approved	15-Jan-25	10:00	15-Jan-25	14:00	
331	RQ202668	OCC_226	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-DAULATABAD(HV) (HV) CKT-1	HVPNL	D	For Providing suspension Polymer String on Tower No. 54,55 & 56 on daily basis	15/Jan/2025	09:00	17/Jan/2025	17:00		PLANNED	Approved	15-Jan-25	09:00	17-Jan-25	17:00	
332	RQ203107	OCC_226	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-KIRORI(HV) (HV) CKT-2	HVPNL	D	400kV Breaker Inspection from OEM & its maintenance	07/Jan/2025	15:00	07/Jan/2025	19:00		PLANNED	Approved	07-Jan-25	15:00	07-Jan-25	19:00	
333	RQ203106	OCC_226	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-KIRORI(HV) (HV) CKT-1	HVPNL	D	400kV Breaker Inspection from OEM & its maintenance	07/Jan/2025	10:00	07/Jan/2025	14:00		PLANNED	Approved	07-Jan-25	10:00	07-Jan-25	14:00	
334	RQ202671	OCC_226	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-1	HVPNL	D	For replacement of defective PLCC Protection Coupler Channel-1 & 2 (Make - BPL) With New ZIV Make - PLCC Protection Coupler both ends on daily basis.	07/Jan/2025	09:00	08/Jan/2025	17:00		PLANNED	Approved	07-Jan-25	09:00	08-Jan-25	17:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/Jhajjar consent
335	RQ202677	OCC_226	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	For Half yearly Mtc. Of line.	03/Jan/2025	09:00	03/Jan/2025	17:00		PLANNED	Approved	03-Jan-25	09:00	03-Jan-25	17:00	

336	RQ202676	OCC_226	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPLN	D	For Half yearly Mtc. Of line & also Providing suspection Polymer String on Tower No -187	02/Jan/2025	09:00	02/Jan/2025	17:00		PLANNED	Approved	02-Jan-25	09:00	02-Jan-25	17:00	
337	RQ202778	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-MALERKOTLA (PG) CKT-1		D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	31/Jan/2025	08:00	31/Jan/2025	18:00	Kindly approve.	PLANNED	Approved	31-Jan-25	08:00	31-Jan-25	18:00	
338	RQ202777	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADR(NT)-KAITHAL(PG) (PG) CKT-1		D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	29/Jan/2025	08:00	29/Jan/2025	18:00	Kindly approve.	PLANNED	Approved	29-Jan-25	08:00	29-Jan-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC consent
339	RQ202788	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GUMMA (HP)-PANCHKULA(PG) (PG) CKT-2		D	RECTIFICATION OF SD NATURE DEFECTS	27/Jan/2025	09:00	27/Jan/2025	18:00	Kindly approve.	PLANNED	Approved	27-Jan-25	09:00	27-Jan-25	18:00	
340	RQ202794	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-2		D	Rectification of S/D nature defects of the line	27/Jan/2025	08:00	27/Jan/2025	18:00	Kindly approve.	PLANNED	Approved	27-Jan-25	08:00	27-Jan-25	18:00	
341	RQ202768	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRS S XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-1		D	Rectification of S/D nature defects of the line	25/Jan/2025	09:00	25/Jan/2025	18:00	Kindly approve.	PLANNED	Approved	25-Jan-25	09:00	25-Jan-25	18:00	
342	RQ202766	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH-WAGOORA (PG) CKT-1		D	Rectification of S/D nature defects of the line	24/Jan/2025	09:00	24/Jan/2025	18:00	Kindly approve.	PLANNED	Approved	24-Jan-25	09:00	24-Jan-25	18:00	
343	RQ202793	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-KISHENPUR(PG) (PG) CKT-1		D	Rectification of S/D nature defects of the line	24/Jan/2025	08:00	24/Jan/2025	18:00	Kindly approve.	PLANNED	Approved	24-Jan-25	08:00	24-Jan-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NHPC consent/No generation evacuation constraints
344	RQ202782	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-2		D	Line Bay AMP and attending hotspot on Line Bay of 400 kv Hisar Line-2	24/Jan/2025	08:00	24/Jan/2025	18:00	Kindly approve.	PLANNED	Approved	24-Jan-25	08:00	24-Jan-25	18:00	
345	RQ202767	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URL_2(NH)-WAGOORA(PG) (PG) CKT-1		D	Rectification of S/D nature defects of the line	23/Jan/2025	09:00	23/Jan/2025	18:00	Kindly approve.	PLANNED	Approved	23-Jan-25	09:00	23-Jan-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NHPC consent/Subject to no generation evacuation constraints
346	RQ202781	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-JALANDHAR (PG) CKT-2		D	Line equipment AMP work.	23/Jan/2025	08:00	23/Jan/2025	18:00	Kindly approve.	PLANNED	Approved	23-Jan-25	08:00	23-Jan-25	18:00	
347	RQ202807	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH(PG)-KOLDAM(NT) (PG) CKT-1		D	Rectification of S/D nature defects of the line	22/Jan/2025	09:00	23/Jan/2025	18:00	Kindly approve.	PLANNED	Approved	22-Jan-25	09:00	23-Jan-25	18:00	
348	RQ202769	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH-WAGOORA (PG) CKT-2		D	Rectification of S/D nature defects of the line	22/Jan/2025	09:00	22/Jan/2025	18:00	Kindly approve.	PLANNED	Approved	22-Jan-25	09:00	22-Jan-25	18:00	

349	RQ202808	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH(PG)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1		D	AR in Non auto mode required.	22/Jan/2025	09:00	23/Jan/2025	18:00	Kindly approve.	PLANNED	Approved	22-Jan-25	09:00	23-Jan-25	18:00	
350	RQ202780	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-JALANDHAR (PG) CKT-1		D	Line equipment AMP work.	22/Jan/2025	08:00	22/Jan/2025	18:00	Kindly approve.	PLANNED	Approved	22-Jan-25	08:00	22-Jan-25	18:00	
351	RQ202787	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-DEEPALPUR(IHKT) (PG) CKT-1		D	RECTIFICATION OF SD NATURE DEFECTS & Installation of Horizontal CLR	21/Jan/2025	09:00	21/Jan/2025	18:00	Kindly approve.	PLANNED	Approved	21-Jan-25	09:00	21-Jan-25	18:00	
352	RQ202779	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-1		D	Line equipment AMP work.	20/Jan/2025	08:00	20/Jan/2025	18:00	Kindly approve.	PLANNED	Approved	20-Jan-25	08:00	20-Jan-25	18:00	
353	RQ202211	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MALERKOTLA(PG) (SEKURA) CKT-2		D	For AMP of Line Equipments	19/Jan/2025	10:00	19/Jan/2025	18:00	Kindly approve.	PLANNED	Approved	19-Jan-25	10:00	19-Jan-25	18:00	
354	RQ202805	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH-PATIALA (PG) CKT-2		D	Rectification of S/D nature defects of the line	19/Jan/2025	09:00	21/Jan/2025	18:00	Kindly approve.	PLANNED	Approved	19-Jan-25	09:00	21-Jan-25	18:00	
355	RQ202806	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH-PATIALA (PG) CKT-1		D	AR in Non auto mode required.	19/Jan/2025	09:00	21/Jan/2025	18:00	Kindly approve.	PLANNED	Approved	19-Jan-25	09:00	21-Jan-25	18:00	
356	RQ202210	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MALERKOTLA(PG) (SEKURA) CKT-1		D	For AMP of Line Equipments	18/Jan/2025	10:00	18/Jan/2025	18:00	Kindly approve.	PLANNED	Approved	18-Jan-25	10:00	18-Jan-25	18:00	
357	RQ202775	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-2		D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	17/Jan/2025	08:00	17/Jan/2025	18:00	Kindly approve.	PLANNED	Approved	17-Jan-25	08:00	17-Jan-25	18:00	
358	RQ202803	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH-PATIALA (PG) CKT-1		D	Rectification of S/D nature defects of the line	16/Jan/2025	09:00	18/Jan/2025	18:00	Kindly approve.	PLANNED	Approved	16-Jan-25	09:00	18-Jan-25	18:00	
359	RQ202804	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH-PATIALA (PG) CKT-2		D	AR in Non auto mode required.	16/Jan/2025	09:00	18/Jan/2025	18:00	Kindly approve.	PLANNED	Approved	16-Jan-25	09:00	18-Jan-25	18:00	
360	RQ202765	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4		D	Rectification of S/D nature defects of the line	15/Jan/2025	10:00	15/Jan/2025	19:00	Kindly approve.	PLANNED	Approved	15-Jan-25	10:00	15-Jan-25	19:00	
361	RQ202774	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-1		D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	15/Jan/2025	08:00	15/Jan/2025	18:00	Kindly approve.	PLANNED	Approved	15-Jan-25	08:00	15-Jan-25	18:00	
362	RQ202193	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROPAR(PSTCL)-LUDHIANA(PG) (PKTCL) CKT-1		D	For AMP work.	13/Jan/2025	09:00	13/Jan/2025	18:00	Kindly approve.	PLANNED	Approved	13-Jan-25	09:00	13-Jan-25	18:00	
363	RQ202764	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3		D	Rectification of S/D nature defects of the line	13/Jan/2025	09:00	13/Jan/2025	18:00	Kindly approve.	PLANNED	Approved	13-Jan-25	09:00	13-Jan-25	18:00	

364	RQ203165	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_1(NH)-JALANDHAR(PG) (PG) CKT-1		D	AMP work and Rectification of S/D nature defects of the line	13/Jan/2025	08:00	13/Jan/2025	18:00	Kindly approve.	PLANNED	Approved	13-Jan-25	08:00	13-Jan-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NHPC consent/No generation evacuation constraints
365	RQ203166	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_1(NH)-JALANDHAR(PG) (PG) CKT-2		D	AR Non Auto required.	13/Jan/2025	08:00	13/Jan/2025	18:00	Kindly approve.	PLANNED	Approved	13-Jan-25	08:00	13-Jan-25	18:00	Non auto mode may be allowed
366	RQ202773	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT-2		D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	11/Jan/2025	08:00	12/Jan/2025	18:00	Kindly approve.	PLANNED	Approved	11-Jan-25	08:00	12-Jan-25	18:00	
367	RQ202192	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-LUDHIANA(PG) (PKTCL) CKT-1		D	For AMP work.	10/Jan/2025	09:00	10/Jan/2025	18:00	Kindly approve.	PLANNED	Approved	10-Jan-25	09:00	10-Jan-25	18:00	
368	RQ202786	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA-PATIALA (PG) CKT-2		D	For AMP work.	09/Jan/2025	09:00	09/Jan/2025	18:00	Kindly approve.	PLANNED	Approved	09-Jan-25	09:00	09-Jan-25	18:00	
369	RQ202772	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT-1		D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	09/Jan/2025	08:00	10/Jan/2025	18:00	Kindly approve.	PLANNED	Approved	09-Jan-25	08:00	10-Jan-25	18:00	
370	RQ202763	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH(PG)-BAGLIHAR(JK) (JKSPDCL) CKT-1		D	Rectification of S/D nature defects of the line	08/Jan/2025	09:00	08/Jan/2025	18:00	Kindly approve.	PLANNED	Approved	08-Jan-25	09:00	08-Jan-25	18:00	
371	RQ202797	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRS S XXXI)-WAGOORA(PG) (NRSS XXIX) CKT-2		D	For AMP of Line Equipments	08/Jan/2025	09:00	08/Jan/2025	18:00	Kindly approve.	PLANNED	Approved	08-Jan-25	09:00	08-Jan-25	18:00	
372	RQ203180	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-2		D	AR Non Auto required for for creation of Joint Box for OPGW	07/Jan/2025	08:00	09/Jan/2025	18:00	Kindly approve.	PLANNED	Approved	07-Jan-25	08:00	09-Jan-25	18:00	
373	RQ202785	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA-MALERKOTLA (PG) CKT-1		D	For AMP work.	06/Jan/2025	09:00	06/Jan/2025	18:00	Kindly approve.	PLANNED	Approved	06-Jan-25	09:00	06-Jan-25	18:00	
374	RQ202762	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1		D	Rectification of S/D nature defects of the line	06/Jan/2025	09:00	06/Jan/2025	18:00	Kindly approve.	PLANNED	Approved	06-Jan-25	09:00	06-Jan-25	18:00	
375	RQ202760	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_2(NH)-URI_1(NH) (PG) CKT-1		D	Repair of conductor in span 21-22	05/Jan/2025	09:00	05/Jan/2025	18:00	Kindly approve.	PLANNED	Approved	05-Jan-25	09:00	05-Jan-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NHPC consent/Subject to no generation evacuation constraints
376	RQ202761	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_1(NH)-AMARGARH(NRS S XXXI) (NRSS XXIX) CKT-2		D	Rectification of S/D nature defects of the line	04/Jan/2025	09:00	04/Jan/2025	18:00	Kindly approve.	PLANNED	Approved	04-Jan-25	09:00	04-Jan-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NHPC consent/Subject to no generation evacuation constraints

377	RQ203169	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-DHANANSU(PS) (PG) CKT-1		D	AMP work and Rectification of S/D nature defects of the line	04/Jan/2025	08:00	04/Jan/2025	18:00	Kindly approve.	PLANNED	Approved	04-Jan-25	08:00	04-Jan-25	18:00	
378	RQ203171	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-NAKODAR(PSG) (PG) CKT-1		D	AR Non Auto required.	04/Jan/2025	08:00	04/Jan/2025	18:00	Kindly approve.	PLANNED	Approved	04-Jan-25	08:00	04-Jan-25	18:00	
379	RQ203170	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-NAKODAR(PSG) (PG) CKT-1		D	AR Non Auto required.	04/Jan/2025	08:00	04/Jan/2025	18:00	Kindly approve.	PLANNED	Approved	04-Jan-25	08:00	04-Jan-25	18:00	
380	RQ202771	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-KAITHAL (PG) CKT-2		D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	03/Jan/2025	08:00	04/Jan/2025	18:00	Kindly approve.	PLANNED	Approved	03-Jan-25	08:00	04-Jan-25	18:00	May be allowed subject real time grid condition/One circuit shutdown may be allowed at a time from both ends
381	RQ202770	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-KAITHAL (PG) CKT-1		D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	02/Jan/2025	08:00	03/Jan/2025	18:00	Kindly approve.	PLANNED	Approved	01-Jan-25	08:00	02-Jan-25	18:00	May be allowed subject real time grid condition/One circuit shutdown may be allowed at a time from both ends
382	RQ203167	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-NAKODAR(PSG) (PG) CKT-1		D	AMP work and Rectification of S/D nature defects of the line	02/Jan/2025	08:00	02/Jan/2025	18:00	Kindly approve.	PLANNED	Approved	02-Jan-25	08:00	02-Jan-25	18:00	
383	RQ203168	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-DHANANSU(PS) (PG) CKT-1		D	AR Non Auto required.	02/Jan/2025	08:00	02/Jan/2025	18:00	Kindly approve.	PLANNED	Approved	02-Jan-25	08:00	02-Jan-25	18:00	
384	RQ202813	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2		C	400KV Dulhasti Kishenpur -II is a Double circuit Line but stringing is done on one circuit only. Award has been placed for stringing on Circuit 2. under evacuation of Power from Pakaldul HEP in Chenab Valley HEPs. Shutdown is required to carryout stringing on circuit 2	01/Jan/2025	08:00	31/Jan/2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	01-Jan-25	08:00	31-Jan-25	18:00	May be allowed subject to NHPC consent /Subject to no generation evacuation constraint at Sulhasti
385	RQ202814	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2		D	400KV Dulhasti Kishenpur -II is a Double circuit Line but stringing is done on one circuit only. Award has been placed for stringing on Circuit 2. under evacuation of Power from Pakaldul HEP in Chenab Valley HEPs. AR non auto mode is required to carryout stringing on circuit 2	01/Jan/2025	08:00	31/Jan/2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	01-Jan-25	08:00	31-Jan-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NHPC consent
386	RQ202698	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1	POWER GRID	D	765 kv S/c Mainpuri-Bara ckt 1 transmission line stringing work	30/Jan/2025	08:00	30/Jan/2025	18:00		PLANNED	Approved	30-Jan-25	08:00	30-Jan-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC & PG consent

387	RQ203383	OCC_226	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AURAIYA(NT)-AGRA(PG) (PG) CKT-2	POWER GRID	C	R&M of 400 KV Bus Bar	30/Jan/2025	08:00	31/Jan/2025	18:00		PLANNED	Approved	30-Jan-25	08:00	31-Jan-25	18:00		
388	RQ202895	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	POWER GRID	D	Line Bay AMP Works	28/Jan/2025	09:00	28/Jan/2025	18:00		PLANNED	Approved	28-Jan-25	09:00	28-Jan-25	18:00		
389	RQ202682	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-AGRA (PG) CKT-1	POWER GRID	D	765 kv S/c Mainpuri-Bara ckt 1 transmission line stringing work	28/Jan/2025	08:00	28/Jan/2025	18:00		PLANNED	Approved	28-Jan-25	08:00	28-Jan-25	18:00		
390	RQ202894	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-1	POWER GRID	D	Line Bay AMP Works	27/Jan/2025	09:00	27/Jan/2025	18:00		PLANNED	Approved	27-Jan-25	09:00	27-Jan-25	18:00		
391	RQ203382	OCC_226	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AURAIYA(NT)-AGRA(PG) (PG) CKT-1	POWER GRID	C	R&M of 400 KV Bus Bar	25/Jan/2025	08:00	27/Jan/2025	18:00		PLANNED	Approved	25-Jan-25	08:00	27-Jan-25	18:00		
392	RQ203137	OCC_226	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2	POWER GRID	D	Quarterly/ Half Yearly/ Yearly Equipment Testing work at 400KV GSS, Bhadla	23/Jan/2025	17:00	23/Jan/2025	23:00		PLANNED	Rejected						Consent denied by Powergrid
393	RQ203445	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	POWER GRID	D	to take the non-switchable LR into service after replacement of MOLG and checking the conservator air cell healthiness.	22/Jan/2025	18:00	22/Jan/2025	19:00		PLANNED	Approved	22-Jan-25	18:00	22-Jan-25	19:00		
394	RQ203136	OCC_226	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1	POWER GRID	D	Quarterly/ Half Yearly/ Yearly Equipment Testing work at 400KV GSS, Bhadla	22/Jan/2025	17:00	22/Jan/2025	23:00		PLANNED	Rejected						Consent denied by Powergrid
395	RQ203443	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	POWER GRID	D	FOR TAKING NON-Switchable LR into service after oil filtration due to violation of PPM (Water content)	21/Jan/2025	09:00	21/Jan/2025	10:00		PLANNED	Approved	21-Jan-25	09:00	21-Jan-25	10:00		
396	RQ202910	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-SOHAWAL (PG) CKT-1	POWER GRID	D	for Rectification of defect and tightening	20/Jan/2025	09:00	20/Jan/2025	18:00		PLANNED	Approved	20-Jan-25	09:00	20-Jan-25	18:00		
397	RQ203030	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-2	POWER GRID	D	Testing of DTPC scheme (under Process bus)	20/Jan/2025	09:00	20/Jan/2025	14:00		PLANNED	Approved	20-Jan-25	09:00	20-Jan-25	14:00		
398	RQ202691	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABGARH (PG) CKT-1	POWER GRID	D	765 kv S/c Mainpuri-Bara ckt 1 transmission line stringing work	20/Jan/2025	08:00	20/Jan/2025	18:00		PLANNED	Approved	20-Jan-25	08:00	20-Jan-25	18:00		
399	RQ203035	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-LUCKNOW_2 (PG) CKT-2	POWER GRID	D	Testing of DTPC scheme under Process Bus	18/Jan/2025	09:00	18/Jan/2025	14:00		PLANNED	Approved	18-Jan-25	09:00	18-Jan-25	14:00		

400	RQ203455	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-KANPUR (PG) CKT-2	POWER GRID	D	Testing of DTPC scheme under Process Bus for retrofitment of existing conventional control & protection system with new ICE 61850 Process bus based substation automation system at 400/220kV Kanpur Substation	18/Jan/2025	09:00	18/Jan/2025	14:00		PLANNED	Approved	18-Jan-25	09:00	18-Jan-25	14:00	
401	RQ203036	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-KANPUR (PG) CKT-1	POWER GRID	D	Testing of DTPC scheme under Process Bus	17/Jan/2025	09:00	17/Jan/2025	17:00		PLANNED	Approved	17-Jan-25	09:00	17-Jan-25	17:00	
402	RQ203286	OCC_226	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-2	POWER GRID	D	Painting work of 400 KV side bay Equipments	17/Jan/2025	08:00	17/Jan/2025	18:00		PLANNED	Approved	17-Jan-25	08:00	17-Jan-25	18:00	
403	RQ203410	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-3	POWER GRID	D	Testing of DTPC scheme under Process Bus for retrofitment of existing conventional control & protection system with new ICE 61850 Process bus based substation automation system at 400/220kV Kanpur Substation	17/Jan/2025	08:00	17/Jan/2025	18:00		PLANNED	Approved	17-Jan-25	08:00	17-Jan-25	18:00	
404	RQ203209	OCC_226	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2	POWER GRID	D	Installation of bird diverters in the line	16/Jan/2025	15:00	31/Jan/2025	23:00	other ckt put in Non auto mode	PLANNED	Approved	16-Jan-25	17:00	31-Jan-25	23:59	May be given from 1700 Hrs
405	RQ202893	OCC_226	stuuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH(UP)-VARANASI(PG) (PG) CKT-1	POWER GRID	D	For General Maintenance and complete bay tightening work	16/Jan/2025	10:00	16/Jan/2025	18:00		PLANNED	Approved	16-Jan-25	10:00	16-Jan-25	18:00	
406	RQ203038	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-AGRA (PG) CKT-1	POWER GRID	D	Testing of DTPC scheme under Process Bus	16/Jan/2025	09:00	16/Jan/2025	14:00		PLANNED	Approved	16-Jan-25	09:00	16-Jan-25	14:00	
407	RQ203285	OCC_226	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-1	POWER GRID	D	Painting work of 400 KV side bay Equipments	16/Jan/2025	08:00	16/Jan/2025	18:00		PLANNED	Approved	16-Jan-25	08:00	16-Jan-25	18:00	
408	RQ203409	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-2	POWER GRID	D	Testing of DTPC scheme under Process Bus for retrofitment of existing conventional control & protection system with new ICE 61850 Process bus based substation automation system at 400/220kV Kanpur Substation	16/Jan/2025	08:00	16/Jan/2025	18:00		PLANNED	Approved	16-Jan-25	08:00	16-Jan-25	18:00	

409	RQ203413	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-2	POWER GRID	C	For line bay equipment shifting, Erection of new gantry tower& beam, de-stringing and re-stringing of conductor from gantry to dead end tower under SS-103 package for installation of line reactor at Mainpuri end.	15/Jan/2025	08:00	25/Jan/2025	18:00		PLANNED	Approved	15-Jan-25	08:00	25-Jan-25	18:00	May be allowed subject real time grid condition/One circuit shutdown may be allowed at a time from both ends
410	RQ202752	OCC_226	rappc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1	POWER GRID	D	Tan delta measurement of 0-515-CVT-2, 0-515-CT-8, 0-515-CT-9 & 0-515-CT-10 (KANKROLI Line) and preventive maintenance of Disconnecting switches circuit breaker and relays.	11/Jan/2025	08:00	13/Jan/2025	20:00		PLANNED	Approved	11-Jan-25	15:00	13-Jan-25	23:59	Utility may take the shutdown on daily basis for mentioned reason/ PG & Rajasthan consent / One circuit shutdown at a time from both end from 15:00Hrs
411	RQ203408	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1	POWER GRID	D	Testing of DTPC scheme under Process Bus for retrofit of existing conventional control & protection system with new ICE 61850 Process bus based substation automation system at 400/220kV Kanpur Substation	11/Jan/2025	08:00	11/Jan/2025	18:00		PLANNED	Approved	11-Jan-25	08:00	11-Jan-25	18:00	
412	RQ202970	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-GORAKHPUR(UP) (PG) CKT-2	POWER GRID	D	AMP work in Substation Bays and TL	10/Jan/2025	09:00	10/Jan/2025	18:00		PLANNED	Approved	10-Jan-25	09:00	10-Jan-25	18:00	
413	RQ203444	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-1	POWER GRID	D	FOR TAKING NON-Switchable LR into service after oil filtration due to violation of PPM (Water content)	09/Jan/2025	18:00	09/Jan/2025	19:00		PLANNED	Approved	09-Jan-25	18:00	09-Jan-25	19:00	
414	RQ202892	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD(PG)-MEJA TPS(MUN) (PG) CKT-2	POWER GRID	D	For Line Bay AMP Works	09/Jan/2025	09:00	09/Jan/2025	18:00		PLANNED	Approved	09-Jan-25	09:00	09-Jan-25	18:00	
415	RQ202968	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-GORAKHPUR(UP) (PG) CKT-1	POWER GRID	D	AMP work in Substation Bays and TL	09/Jan/2025	09:00	09/Jan/2025	18:00		PLANNED	Approved	09-Jan-25	09:00	09-Jan-25	18:00	

416	RQ203454	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR (PG)	POWER GRID	D	testing of DTPC scheme (under Process bus) for retrofit of existing conventional control & protection system with new ICE 61850 Process bus based substation automation system at 400/220kV Kanpur Substation	09/Jan/2025	08:00	09/Jan/2025	18:00		PLANNED	Approved	09-Jan-25	08:00	09-Jan-25	18:00	
417	RQ202154	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-1	POWER GRID	C	* SHUTDOWN OF 400KV PANKI-FATEHPUR(PG) LINE - I FOR BAY MAINTENANCE	08/Jan/2025	10:00	08/Jan/2025	17:00		PLANNED	Approved	08-Jan-25	10:00	08-Jan-25	17:00	
418	RQ202891	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD(PG)-MEJA TPS(MUN) (PG) CKT-1	POWER GRID	D	For Line Bay AMP Works	08/Jan/2025	09:00	08/Jan/2025	18:00		PLANNED	Approved	08-Jan-25	09:00	08-Jan-25	18:00	
419	RQ202974	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-2	POWER GRID	D	Replacement of damaged conductor	08/Jan/2025	08:00	08/Jan/2025	18:00		PLANNED	Approved	08-Jan-25	08:00	08-Jan-25	18:00	
420	RQ202749	OCC_226	rappc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1	POWER GRID	D	Tan delta measurement of 0-515-CVT-1, 0-515-CT-3, 0-515-CT-4 & 0-515-CT-5 (Chittorgarh Line) and preventive maintenance of Disconnecting switches circuit breaker and relays.	08/Jan/2025	08:00	10/Jan/2025	20:00		PLANNED	Approved	08-Jan-25	15:00	10-Jan-25	23:59	Utility may take the shutdown on daily basis for mentioned reason/ PG & Rajasthan consent / One circuit shutdown at a time from both end from 15:00Hrs
421	RQ202890	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-2	POWER GRID	D	For AMP works and Tie LBB retrofitting works	07/Jan/2025	09:00	07/Jan/2025	18:00		PLANNED	Approved	07-Jan-25	09:00	07-Jan-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC consent
422	RQ203442	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-1	POWER GRID	D	FOR TAKING NON-Switchable LR out for oil filtration due to violation of PPM (Water content)	07/Jan/2025	09:00	07/Jan/2025	10:00		PLANNED	Approved	07-Jan-25	09:00	07-Jan-25	10:00	
423	RQ202879	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-3	POWER GRID	D	Line Bay AMP, & Isolator alignment.	07/Jan/2025	08:00	07/Jan/2025	18:00		PLANNED	Approved	07-Jan-25	08:00	07-Jan-25	18:00	
424	RQ202889	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-1	POWER GRID	D	For AMP works and Tie LBB retrofitting works	06/Jan/2025	09:00	06/Jan/2025	18:00		PLANNED	Approved	06-Jan-25	09:00	06-Jan-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC consent
425	RQ202966	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_2-LUCKNOW_1 (PG) CKT-1	POWER GRID	D	AMP OF LINE BAY AS PER SCHEDULE	06/Jan/2025	09:00	06/Jan/2025	18:00		PLANNED	Approved	06-Jan-25	09:00	06-Jan-25	18:00	
426	RQ202880	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-1	POWER GRID	D	Line Bay AMP, & Isolator alignment.	06/Jan/2025	08:00	06/Jan/2025	18:00		PLANNED	Approved	06-Jan-25	08:00	06-Jan-25	18:00	

427	RQ203050	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-1	POWER GRID	D	Testing of DTPC scheme (under Process Bus) at Kanpur & Panki(UP) & AMP of Tie Bay-402 at Kanpur	06/Jan/2025	08:00	06/Jan/2025	18:00		PLANNED	Approved	06-Jan-25	08:00	06-Jan-25	18:00	
428	RQ202917	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AURAIYA(NT)-AGRA(PG) (PG) CKT-2	POWER GRID	D	RECTIFICATION OF S/D NATURE DEFECTS	05/Jan/2025	09:00	05/Jan/2025	18:00		PLANNED	Approved	05-Jan-25	09:00	05-Jan-25	18:00	
429	RQ202654	OCC_226	rappc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KOTA(PG) (PG) CKT-1	POWER GRID	D	Tan delta measurement of 0-515-CVT-3, 0-515-CT-13, 14 & 15 (Kota Line) and preventive maintenance of Disconnecting switches circuit breaker and relays..	05/Jan/2025	08:00	07/Jan/2025	20:00		PLANNED	Approved	05-Jan-25	15:00	07-Jan-25	23:59	Utility may take the shutdown on daily basis for mentioned reason/ PG consent / One circuit shutdown at a time from both end from 15:00Hrs
430	RQ202916	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AURAIYA(NT)-AGRA(PG) (PG) CKT-1	POWER GRID	D	RECTIFICATION OF S/D NATURE DEFECTS	04/Jan/2025	09:00	04/Jan/2025	18:00		PLANNED	Approved	04-Jan-25	09:00	04-Jan-25	18:00	
431	RQ202906	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-SOHAWAL (PG) CKT-2	POWER GRID	D	FOR RECTIFICATION OF DAMAGED TOP PHASE JUMPER CONDUCTOR AT LOC 600.	04/Jan/2025	09:00	04/Jan/2025	17:00		PLANNED	Approved	04-Jan-25	09:00	04-Jan-25	17:00	
432	RQ202888	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR (PG)	POWER GRID	D	Tie bay LBB Retrofitment Work and AMP Works.	04/Jan/2025	09:00	04/Jan/2025	18:00		PLANNED	Approved	04-Jan-25	09:00	04-Jan-25	18:00	
433	RQ203051	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-2	POWER GRID	D	AMP of line bay equipment at Kanpur & Auraiya end & testing of DTPC scheme under process Bus	04/Jan/2025	08:00	04/Jan/2025	18:00		PLANNED	Approved	04-Jan-25	08:00	04-Jan-25	18:00	
434	RQ202911	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-LUCKNOW_2 (PG) CKT-2	POWER GRID	C	AMP of Line Bay	03/Jan/2025	10:00	03/Jan/2025	18:00		PLANNED	Approved	03-Jan-25	10:00	03-Jan-25	18:00	
435	RQ202887	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-2	POWER GRID	D	Tie bay LBB Retrofitment Work and Line Bay AMP Works	03/Jan/2025	09:00	03/Jan/2025	18:00		PLANNED	Approved	03-Jan-25	09:00	03-Jan-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC consent
436	RQ202882	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-2	POWER GRID	D	Line Bay AMP, & Isolator alignment.	03/Jan/2025	08:00	03/Jan/2025	18:00		PLANNED	Approved	03-Jan-25	08:00	03-Jan-25	18:00	
437	RQ203052	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-1	POWER GRID	D	AMP of line bay equipment at Kanpur & Auraiya end & testing of DTPC scheme under process Bus	03/Jan/2025	08:00	03/Jan/2025	18:00		PLANNED	Approved	03-Jan-25	08:00	03-Jan-25	18:00	
438	RQ203407	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BASSI (PG) CKT-1	POWER GRID	D	AMP Work	02/Jan/2025	10:00	02/Jan/2025	18:00		PLANNED	Approved	02-Jan-25	10:00	02-Jan-25	18:00	
439	RQ202885	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-1	POWER GRID	D	Line AMP Works and LBB Retrofitting works at Prayagraj SS.	02/Jan/2025	09:00	02/Jan/2025	18:00		PLANNED	Approved	02-Jan-25	09:00	02-Jan-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC consent

440	RQ203208	OCC_226	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1	POWER GRID	D	Installation of bird diverters in the line	01/Jan/2025	15:00	15/Jan/2025	23:00	other ckt put in Non auto mode	PLANNED	Approved	01-Jan-25	17:00	15-Jan-25	23:59	May be given from 1700 Hrs
441	RQ202903	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1	POWER GRID	C	Diversion of lines due to infringement with under construction Prayagraj inner ring road being executed by NHAI.	01/Jan/2025	09:00	08/Jan/2025	18:00		PLANNED	Approved	17-Dec-24	09:00	24-Dec-24	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC consent
442	RQ203406	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR (PG)	POWER GRID	C	Construction activity related to line reactor under Extension of 400kV Allahabad S/s Substation Package SS-103	01/Jan/2025	08:00	15/Jan/2025	18:00		PLANNED	Approved	01-Jan-25	08:00	15-Jan-25	18:00	May be allowed subject real time grid condition/One circuit shutdown may be allowed at a time from both ends
443	RQ203412	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-1	POWER GRID	C	For line bay equipment shifting, Erection of new gantry tower& beam, de-stringing and re-stringing of conductor from gantry to dead end tower under SS-103 package for installation of line reactor at Mainpuri end.	01/Jan/2025	08:00	10/Jan/2025	18:00		PLANNED	Approved	01-Jan-25	08:00	10-Jan-25	18:00	May be allowed subject real time grid condition/One circuit shutdown may be allowed at a time from both ends
444	RQ203131	OCC_226	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-ROPAR(PSTCL) (PKTCL) CKT-1	PKTCL	C	relay testing of 400 kv switchyard	30/Jan/2025	08:00	31/Jan/2025	18:00	unit-2 under oh	PLANNED	Approved	30-Jan-25	08:00	31-Jan-25	18:00	
445	RQ203130	OCC_226	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-LUDHIANA(PG) (PKTCL) CKT-1	PKTCL	C	relay testing of 400 kv switchyard	27/Jan/2025	08:00	28/Jan/2025	18:00	unit-2 under oh	PLANNED	Approved	27-Jan-25	08:00	28-Jan-25	18:00	
446	RQ202330	OCC_226	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROPAR(PSTCL)-LUDHIANA(PG) (PKTCL) CKT-1	PKTCL	D	Half yearly maintenance of bay 401 & 402 and its related equipments.	09/Jan/2025	08:00	09/Jan/2025	18:00		PLANNED	Approved	09-Jan-25	08:00	09-Jan-25	18:00	
447	RQ202320	OCC_226	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-ROPAR(PSTCL) (PKTCL) CKT-1	PKTCL	D	Half yearly maintenance of bay 404 & 405 and its related equipments.	07/Jan/2025	08:00	07/Jan/2025	18:00		PLANNED	Approved	07-Jan-25	08:00	07-Jan-25	18:00	
448	RQ202912	OCC_226	indigrd_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-ROPAR(PSTCL) (PKTCL) CKT-1	PKTCL	D	OPGW installation in live line	01/Jan/2025	08:00	31/Jan/2025	18:00	For safety purpose, AR mode needs to be disabled	PLANNED	Approved	01-Jan-25	08:00	31-Jan-25	18:00	
449	RQ202913	OCC_226	indigrd_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-LUDHIANA(PG) (PKTCL) CKT-1	PKTCL	D	OPGW installation in live line	01/Jan/2025	08:00	31/Jan/2025	18:00	For safety purpose, AR mode needs to be disabled	PLANNED	Approved	01-Jan-25	08:00	31-Jan-25	18:00	
450	RQ203268	OCC_226	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH SCTPS(RVUN)-BIKANER(RS) (RS) CKT-1	RRVPNL	D	Spacer Correction, SD Defects Rectification & Hardware Correction & Tightening Work	30/Jan/2025	08:00	31/Jan/2025	18:00		PLANNED	Approved	30-Jan-25	15:00	31-Jan-25	23:59	Shutdown may be allowed on daily basis for the mentioned reason from 15:00Hrs
451	RQ203151	OCC_226	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-KALISINDH (RS) CKT-2	RRVPNL	D	R&M works e.g.tightening/ replacement of spacers, jumpers	28/Jan/2025	08:00	30/Jan/2025	18:00		PLANNED	Approved	28-Jan-25	16:00	30-Jan-25	23:59	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/May be allowed from 16:00Hrs

452	RQ203143	OCC_226	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-KANKANI (RS) CKT-1	RRVPNL	D	To attend damaged spacer of Quad moose Akal- Kakani line at various locations	25/Jan/2025	14:00	31/Jan/2025	20:00		PLANNED	Approved	25-Jan-25	14:00	31-Jan-25	20:00	
453	RQ203135	OCC_226	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-JAISALMER (RS) CKT-1	RRVPNL	D	To attend damaged spacer of Quad moose Akal- Kakani line at various locations	25/Jan/2025	14:00	31/Jan/2025	20:00		PLANNED	Approved	25-Jan-25	14:00	31-Jan-25	20:00	
454	RQ203284	OCC_226	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARMER(RS)-RAJWEST(RW) (RS) CKT-1	RRVPNL	D	Planned maintenance	25/Jan/2025	08:00	25/Jan/2025	18:00		PLANNED	Approved	25-Jan-25	08:00	25-Jan-25	18:00	
455	RQ203150	OCC_226	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-KALISINDH (RS) CKT-1	RRVPNL	D	R&M works e.g.tightening/ replacement of spacers, jumpers	25/Jan/2025	08:00	25/Jan/2025	18:00		PLANNED	Approved	25-Jan-25	16:00	25-Jan-25	23:59	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/May be allowed from 16:00Hrs
456	RQ203278	OCC_226	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-JODHPUR (RS) CKT-1	RRVPNL	D	Planned maintenance	24/Jan/2025	08:00	24/Jan/2025	18:00		PLANNED	Approved	24-Jan-25	17:00	24-Jan-25	23:59	May be given from 1700 Hrs/One circuit shutdown at a time from both end
457	RQ203274	OCC_226	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-KANKANI (RS) CKT-1	RRVPNL	D	Planned maintenance	23/Jan/2025	08:00	23/Jan/2025	18:00		PLANNED	Approved	23-Jan-25	08:00	23-Jan-25	18:00	line is LILOed at Pachpadra.utility to apply shutdown with new element name in d-5 basis.
458	RQ203138	OCC_226	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-CHHABRA SCTPS (RS) CKT-2	RRVPNL	D	For Attending broken OPGW at section A3-Gentry & and other R&M works e.g.tightening of spacers.	23/Jan/2025	08:00	24/Jan/2025	18:00		PLANNED	Approved	23-Jan-25	16:00	24-Jan-25	23:59	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/May be allowed from 16:00Hrs
459	RQ203280	OCC_226	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HEERAPURA-HINDAUN (RS) CKT-1	RRVPNL	D	Painting work of 400 KV side bay Equipments	23/Jan/2025	08:00	23/Jan/2025	18:00		PLANNED	Approved	23-Jan-25	08:00	23-Jan-25	18:00	
460	RQ203281	OCC_226	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-HEERAPURA (RS) CKT-1	RRVPNL	D	Work to be done at both end. Maintenance work at Merta and Painting work of 400 KV side bay Equipments at 400kv GSS Heerapura	22/Jan/2025	08:00	22/Jan/2025	18:00		PLANNED	Approved	22-Jan-25	08:00	22-Jan-25	18:00	
461	RQ203144	OCC_226	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-AJMER (RS) CKT-1	RRVPNL	D	Half Yearly maintenance work of associated equipments of 400 kV Ajmer-Phagi-I Line & Main Bay (407) to be carried out by M/s Kay Cee Energy Infra Ltd, Kota	21/Jan/2025	08:00	21/Jan/2025	18:00		PLANNED	Approved	21-Jan-25	08:00	21-Jan-25	18:00	
462	RQ203277	OCC_226	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-HEERAPURA (RS) CKT-2	RRVPNL	D	Painting work of 400 KV side bay Equipments	21/Jan/2025	08:00	21/Jan/2025	18:00		PLANNED	Approved	21-Jan-25	08:00	21-Jan-25	18:00	
463	RQ203140	OCC_226	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-RAMGARH (RS) CKT-2	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Equipment Testing work at 400KV GSS, Bhadla	20/Jan/2025	17:00	20/Jan/2025	23:00		PLANNED	Approved	20-Jan-25	17:00	20-Jan-25	23:59	May be given from 1700 Hrs/One circuit shutdown at a time from both end

464	RQ203155	OCC_226	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2	RRVPNL	D	For Attending broken OPGW at section 57-64 & Replacement of Suspension B&S Disc Insulators with Silicon Rubber Housed Composite Insulators and other R&M works e.g.tightening of spacers	20/Jan/2025	08:00	22/Jan/2025	18:00		PLANNED	Approved						clubbed with 480
465	RQ203276	OCC_226	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-HEERAPURA (RS) CKT-1	RRVPNL	D	Painting work of 400 KV side bay Equipments	20/Jan/2025	08:00	20/Jan/2025	18:00		PLANNED	Approved	20-Jan-25	08:00	20-Jan-25	18:00		
466	RQ203139	OCC_226	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-RAMGARH (RS) CKT-1	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Equipment Testing work at 400KV GSS, Bhadla	18/Jan/2025	17:00	18/Jan/2025	23:00		PLANNED	Approved	18-Jan-25	17:00	18-Jan-25	23:59		May be given from 1700 Hrs/One circuit shutdown at a time from both end
467	RQ203142	OCC_226	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-MERTA (RS) CKT-1	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Equipment Testing work at 400KV GSS, Bhadla	17/Jan/2025	17:00	17/Jan/2025	23:00		PLANNED	Approved	17-Jan-25	17:00	17-Jan-25	23:59		May be given from 1700 Hrs/One circuit shutdown at a time from both end
468	RQ203141	OCC_226	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-JODHPUR (RS) CKT-1	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Equipment Testing work at 400KV GSS, Bhadla	16/Jan/2025	17:00	16/Jan/2025	23:00		PLANNED	Approved	16-Jan-25	17:00	16-Jan-25	23:59		May be given from 1700 Hrs/One circuit shutdown at a time from both end
469	RQ203153	OCC_226	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	D	Annual maintenance and testing of Bay equipments	15/Jan/2025	08:00	15/Jan/2025	18:00		PLANNED	Approved	15-Jan-25	16:00	15-Jan-25	23:59		May be given subject to real time grid conditions/One circuit shutdown from both end at a time/May be allowed from 16:00Hrs
470	RQ203346	OCC_226	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER-BHILWARA (RS) CKT-2	RRVPNL	D	Half Yearly maintenance work of associated equipments	15/Jan/2025	08:00	15/Jan/2025	18:00		PLANNED	Approved	15-Jan-25	08:00	15-Jan-25	18:00		
471	RQ203148	OCC_226	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	D	Replacement of Suspension B&S Disc Insulators with Silicon Rubber Housed Composite Insulators and other R&M works e.g.tightening of spacers	13/Jan/2025	08:00	18/Jan/2025	18:00		PLANNED	Approved	13-Jan-25	16:00	18-Jan-25	23:59		May be given subject to real time grid conditions/One circuit shutdown from both end at a time/May be allowed from 16:00Hrs
472	RQ203345	OCC_226	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER-BHILWARA (RS) CKT-1	RRVPNL	D	Half Yearly maintenance work of associated equipments	13/Jan/2025	08:00	13/Jan/2025	18:00		PLANNED	Approved	13-Jan-25	08:00	13-Jan-25	18:00		
473	RQ203272	OCC_226	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-DEEDWANA(MTS) (RS) CKT-1	RRVPNL	C	Shutdown Defects Rectification & Hardware Correction & Tightening Work	12/Jan/2025	16:00	13/Jan/2025	08:00		PLANNED	Approved	12-Jan-25	16:00	13-Jan-25	08:00		
474	RQ203271	OCC_226	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-DEEDWANA(MTS) (RS) CKT-1	RRVPNL	C	Shutdown Defects Rectification & Hardware Correction & Tightening Work	11/Jan/2025	16:00	12/Jan/2025	08:00		PLANNED	Approved	11-Jan-25	16:00	12-Jan-25	08:00		
475	RQ203267	OCC_226	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-DEEDWANA(MTS) (RS) CKT-1	RRVPNL	C	Spacer Correction, SD Defects Rectification & Hardware Correction & Tightening Work	10/Jan/2025	16:00	11/Jan/2025	08:00		PLANNED	Approved	10-Jan-25	16:00	11-Jan-25	08:00		

476	RQ203270	OCC_226	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-DEEDWANA(MTS) (RS) CKT-1	RRVPNL	C	Shutdown Defects Rectification & Hardware Correction & Tightening Work	08/Jan/2025	16:00	09/Jan/2025	08:00		PLANNED	Approved	08-Jan-25	16:00	09-Jan-25	08:00	May be allowed subject real time grid condition/One circuit shutdown may be allowed at a time from both ends
477	RQ203134	OCC_226	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-2	RRVPNL	D	For rectification of line as per committee (RVPN, NRPC, PGCIL) mom held on dated 21.03.2024.	07/Jan/2025	17:00	15/Jan/2025	23:00		PLANNED	Approved	07-Jan-25	17:00	15-Jan-25	23:59	May be given from 1700 Hrs/Subject to real time grid condition
478	RQ203152	OCC_226	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-1	RRVPNL	D	For rectification of line as per committee (RVPN, NRPC, PGCIL) mom held on dated 21.03.2024.	07/Jan/2025	17:00	15/Jan/2025	23:00		PLANNED	Approved	07-Jan-25	17:00	15-Jan-25	23:59	May be given from 1700 Hrs/Subject to real time grid condition
479	RQ203266	OCC_226	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-DEEDWANA(MTS) (RS) CKT-1	RRVPNL	C	Shutdown Defects Rectification & Hardware Correction & Tightening Work	07/Jan/2025	16:00	08/Jan/2025	08:00		PLANNED	Approved	07-Jan-25	16:00	08-Jan-25	08:00	May be allowed subject real time grid condition/One circuit shutdown may be allowed at a time from both ends
480	RQ203149	OCC_226	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2	RRVPNL	D	For Attending broken OPGW at section 107-118 & Replacement of Suspension B&S Disc Insulators with Silicon Rubber Housed Composite Insulators and other R&M works e.g.tightening of spacers.	06/Jan/2025	08:00	10/Jan/2025	18:00		PLANNED	Approved	06-Jan-25	16:00	10-Jan-25	23:59	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/May be allowed from 16:00Hrs
481	RQ203350	OCC_226	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-1	RRVPNL	C	Shutdown is required from 20.12.2024 to 28.12.2024 for For Hight Raising work of EHV LILO line of 400 KV Kankani-Merta & 400 KV Kankani-Surpura-I line of NHAI Deposit work of Ring Road Project between Existing Location No. 06 to Loc No. 10	01/Jan/2025	08:00	11/Jan/2025	18:00		PLANNED	Conditionally Approved	20-Dec-24	08:00	28-Dec-24	18:00	Shutdown may be allowed after charging of 765kV Bhadla-2 Sikar-2 D/C to manage line loading of 400 Kv Bhadla-Bikaner (RS) D/c within specified limit of 750MW by SLDC-Rajasthan
482	RQ203349	OCC_226	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-KANKANI (RS) CKT-1	RRVPNL	C	Shutdown is required from 20.12.2024 to 28.12.2024 for For Hight Raising work of EHV LILO line of 400 KV Kankani-Merta & 400 KV Kankani-Surpura-I line of NHAI Deposit work of Ring Road Project between Existing Location No. 06 to Loc No. 10	01/Jan/2025	08:00	11/Jan/2025	18:00		PLANNED	Conditionally Approved	20-Dec-24	08:00	28-Dec-24	18:00	Shutdown may be allowed after charging of 765kV Bhadla-2 Sikar-2 D/C to manage line loading of 400 Kv Bhadla-Bikaner (RS) D/c within specified limit of 750MW by SLDC-Rajasthan

483	RQ202047	OCC_226	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2	PSTCL	D	For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	29/Jan/2025	08:00	29/Jan/2025	18:00		PLANNED	Approved	29-Jan-25	08:00	29-Jan-25	18:00	
484	RQ202040	OCC_226	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2	PSTCL	D	For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	24/Jan/2025	09:00	24/Jan/2025	17:00		PLANNED	Approved	24-Jan-25	09:00	24-Jan-25	17:00	
485	RQ202034	OCC_226	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	20/Jan/2025	09:00	20/Jan/2025	17:00		PLANNED	Approved	20-Jan-25	09:00	20-Jan-25	17:00	
486	RQ202035	OCC_226	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-2	PSTCL	D	Jumper Checking /Tightening of dead end towers ,Tree trimming and other maintenance work of Line	20/Jan/2025	09:00	20/Jan/2025	17:00	TL Dhuri	PLANNED	Approved	20-Jan-25	09:00	20-Jan-25	17:00	
487	RQ202031	OCC_226	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	PSTCL	D	For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	20/Jan/2025	08:00	20/Jan/2025	18:00		PLANNED	Approved	20-Jan-25	08:00	20-Jan-25	18:00	
488	RQ202029	OCC_226	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	PSTCL	D	For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	17/Jan/2025	09:00	17/Jan/2025	17:00		PLANNED	Approved	17-Jan-25	09:00	17-Jan-25	17:00	
489	RQ202030	OCC_226	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MOGA(PG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	17/Jan/2025	08:00	17/Jan/2025	18:00		PLANNED	Approved	17-Jan-25	08:00	17-Jan-25	18:00	
490	RQ202026	OCC_226	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BEHMAN JASSA SINGH (PS)-HMEL (PS) (PSTCL) CKT-1	PSTCL	D	General Maintenance/ Jumper Tightening	15/Jan/2025	09:00	17/Jan/2025	17:00		PLANNED	Approved	15-Jan-25	09:00	17-Jan-25	17:00	
491	RQ202024	OCC_226	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	14/Jan/2025	09:00	14/Jan/2025	17:00		PLANNED	Approved	14-Jan-25	09:00	14-Jan-25	17:00	
492	RQ202023	OCC_226	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(PS) (PS) CKT-2	PSTCL	D	Jumper Checking /Tightening of dead end towers ,Tree trimming and other maintenance work of Line	13/Jan/2025	09:00	13/Jan/2025	17:00		PLANNED	Approved	13-Jan-25	09:00	13-Jan-25	17:00	
493	RQ202022	OCC_226	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	10/Jan/2025	09:00	10/Jan/2025	17:00		PLANNED	Approved	10-Jan-25	09:00	10-Jan-25	17:00	
494	RQ202021	OCC_226	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-2	PSTCL	D	For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	10/Jan/2025	09:00	10/Jan/2025	17:00		PLANNED	Approved	10-Jan-25	09:00	10-Jan-25	17:00	

495	RQ202018	OCC_226	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(P5) (PS) CKT-2	PSTCL	D	General Maintenance/ Jumper Tightening	08/Jan/2025	08:00	10/Jan/2025	18:00		PLANNED	Approved	08-Jan-25	08:00	10-Jan-25	18:00	
496	RQ202016	OCC_226	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(P5G)-MAKHU(P5) (PS) CKT-2	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	06/Jan/2025	08:00	06/Jan/2025	18:00		PLANNED	Approved	06-Jan-25	08:00	06-Jan-25	18:00	
497	RQ202015	OCC_226	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(P5G)-MUKTSAR(P5) (PS) CKT-1	PSTCL	D	General Maintenance/ Jumper Tightening	06/Jan/2025	08:00	07/Jan/2025	18:00		PLANNED	Approved	06-Jan-25	08:00	07-Jan-25	18:00	
498	RQ202012	OCC_226	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BEHMAN JASSA SINGH (PS)-HMEL (PS) (PSTCL) CKT-2	PSTCL	D	General Maintenance/ Jumper Tightening	03/Jan/2025	08:00	04/Jan/2025	18:00		PLANNED	Approved	03-Jan-25	08:00	04-Jan-25	18:00	
499	RQ202008	OCC_226	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(P5G)-MUKTSAR(P5) (PS) CKT-1	PSTCL	D	General Maintenance/ Jumper Tightening	02/Jan/2025	09:00	02/Jan/2025	17:00		PLANNED	Approved	02-Jan-25	09:00	02-Jan-25	17:00	
500	RQ202010	OCC_226	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(P5G)-MAKHU(P5) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	02/Jan/2025	08:00	02/Jan/2025	18:00		PLANNED	Approved	02-Jan-25	08:00	02-Jan-25	18:00	
501	RQ202011	OCC_226	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-2	PSTCL	D	Annual maintenance and Protection testing of bay equipments.	02/Jan/2025	08:00	03/Jan/2025	18:00		PLANNED	Approved	02-Jan-25	08:00	03-Jan-25	18:00	
502	RQ202626	OCC_226	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KARCHAM WANGTOO(JSW)-WANGTO_GIS(HP) (HPPTCL) CKT-1	HPPTCL, JPL	D	Third Party Protection Audit and Relay testing as per clause 15 of IEGC 2023.	28/Jan/2025	10:00	29/Jan/2025	16:00		PLANNED	Approved	28-Jan-25	10:00	29-Jan-25	16:00	May be given subject to real time grid conditions/Subject to no generation affected during shutdown/Jhakri & HP consent
503	RQ202627	OCC_226	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KARCHAM WANGTOO(JSW)-WANGTO_GIS(HP) (HPPTCL) CKT-2	HPPTCL, JPL	D	Third Party Protection Audit and Relay testing as per clause 15 of IEGC 2023.	28/Jan/2025	10:00	29/Jan/2025	16:00		PLANNED	Approved	28-Jan-25	10:00	29-Jan-25	16:00	May be given subject to real time grid conditions/Subject to no generation affected during shutdown/Jhakri & HP consent
504	RQ202619	OCC_226	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KARCHAM WANGTOO(JSW)-WANGTO_GIS(HP) (HPPTCL) CKT-2	HPPTCL, JPL	D	Third Party Protection Audit and Relay testing as per clause 15 of IEGC 2023.	18/Jan/2025	10:00	19/Jan/2025	16:00		PLANNED	Approved					may be clubbed with 503
505	RQ202618	OCC_226	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KARCHAM WANGTOO(JSW)-WANGTO_GIS(HP) (HPPTCL) CKT-1	HPPTCL, JPL	D	Third Party Protection Audit and Relay testing as per clause 15 of IEGC 2023.	16/Jan/2025	10:00	17/Jan/2025	16:00		PLANNED	Approved					may be clubbed with 502
506	RQ202631	OCC_226	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASPA(JP)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-2	JPL,HBPCL	D	Third Party Protection Audit and Relay testing as per clause 15 of IEGC 2023.	28/Jan/2025	10:00	29/Jan/2025	16:00		PLANNED	Approved	28-Jan-25	10:00	29-Jan-25	16:00	May be given subject to real time grid conditions/Subject to no generation affected during shutdown/Jhakri & HP consent

507	RQ202628	OCC_226	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-1	JPL,HBPCL	D	Third Party Protection Audit and Relay testing as per clause 15 of IEGC 2023.	28/Jan/2025	10:00	29/Jan/2025	16:00		PLANNED	Approved	28-Jan-25	10:00	29-Jan-25	16:00	May be given subject to real time grid conditions/Subject to no generation affected during shutdown/Jhakri consent
508	RQ202630	OCC_226	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASPA(JP)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-1	JPL,HBPCL	D	Third Party Protection Audit and Relay testing as per clause 15 of IEGC 2023.	28/Jan/2025	10:00	29/Jan/2025	16:00		PLANNED	Approved	28-Jan-25	10:00	29-Jan-25	16:00	May be given subject to real time grid conditions/Subject to no generation affected during shutdown/Jhakri & HP consent
509	RQ202629	OCC_226	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-2	JPL,HBPCL	D	Third Party Protection Audit and Relay testing as per clause 15 of IEGC 2023.	28/Jan/2025	10:00	29/Jan/2025	16:00		PLANNED	Approved	28-Jan-25	10:00	29-Jan-25	16:00	May be given subject to real time grid conditions/Subject to no generation affected during shutdown/Jhakri consent
510	RQ202633	OCC_226	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-2	JPL,HBPCL	D	Third Party Protection Audit and Relay testing as per clause 15 of IEGC 2023.	26/Jan/2025	10:00	27/Jan/2025	16:00		PLANNED	Approved					may be clubbed with 508
511	RQ202635	OCC_226	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASPA(JP)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-2	JPL,HBPCL	D	Third Party Protection Audit and Relay testing as per clause 15 of IEGC 2023.	24/Jan/2025	10:00	25/Jan/2025	16:00		PLANNED	Approved					may be clubbed with 506
512	RQ202634	OCC_226	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASPA(JP)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-1	JPL,HBPCL	D	Third Party Protection Audit and Relay testing as per clause 15 of IEGC 2023.	22/Jan/2025	10:00	23/Jan/2025	16:00		PLANNED	Approved					may be clubbed with 508
513	RQ202620	OCC_226	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-1	JPL,HBPCL	D	Third Party Protection Audit and Relay testing as per clause 15 of IEGC 2023.	20/Jan/2025	10:00	21/Jan/2025	16:00		PLANNED	Approved					may be clubbed with 507
514	RQ202156	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV REWA ROAD-PANKI (UP) CKT-1	UPPTCL	C	* SHUTDOWN OF 400KV PANKI REWA ROAD LINE FOR ERRECTION OF 63MVAR LINE >X REACTOR BUSHING AND REJUMPERING (LINE SHUTDOWN REQUIR	28/Jan/2025	10:00	31/Jan/2025	17:00		PLANNED	Approved	28-Jan-25	10:00	31-Jan-25	17:00	May be allowed subject real time grid condition/One circuit shutdown may be allowed at a time from both ends
515	RQ202166	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-SULTANPUR(UP) (UP) CKT-1	UPPTCL	C	* Routine Protection Testing and Preventive Maintenance of Bay at 400KV >X S/S Sultanpur	23/Jan/2025	10:00	23/Jan/2025	16:00		PLANNED	Approved	23-Jan-25	10:00	23-Jan-25	16:00	
516	RQ202103	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAMBHAL_PRSTL-BADAUNE (UP) CKT-2	UPPTCL	D	FOR DISC CLEANING	23/Jan/2025	08:00	24/Jan/2025	18:00		PLANNED	Approved	23-Jan-25	08:00	24-Jan-25	18:00	
517	RQ202167	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_B-SULTANPUR (UP) CKT-1	UPPTCL	C	* Routine Protection Testing and Preventive Maintenance of Bay at 400KV >X S/S Sultanpur	22/Jan/2025	10:00	22/Jan/2025	16:00		PLANNED	Approved	22-Jan-25	10:00	22-Jan-25	16:00	

518	RQ202151	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-AZAMGARH(UP) (UP) CKT-1	UPPTCL	D	* S/D FOR JUMPER TIGHTENING, CLEANING OF DISC INSULATOR AND OTHER >X MAINTENANCE WORK	20/Jan/2025	09:00	26/Jan/2025	16:00		PLANNED	Approved	20-Jan-25	09:00	26-Jan-25	16:00	
519	RQ202886	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO-LUCKNOW (UP) CKT-1	UPPTCL	D	765 kV Maipuri-Unnao Transmission line stringing work	19/Jan/2025	08:00	19/Jan/2025	18:00		PLANNED	Approved	19-Jan-25	08:00	19-Jan-25	18:00	
520	RQ202099	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA_2(UPC)-GR.NOIDA(UPC) (UP) CKT-2	UPPTCL	C	Routine testing will be done of mentioned line and Jumper tightening >X work also done during this shutdown period.	18/Jan/2025	10:30	18/Jan/2025	17:00		PLANNED	Approved	18-Jan-25	10:30	18-Jan-25	17:00	
521	RQ202975	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-SARNATH (UP) CKT-1	UPPTCL	D	For General Maintenance and complete bay tightening work	18/Jan/2025	10:00	18/Jan/2025	18:00		PLANNED	Approved					clubbed with 522
522	RQ202107	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-SARNATH (UP) CKT-1	UPPTCL	D	* DIVERSION OF 1.005 KM. 400KV ANPARA-SARNATH <(>&<)> SARNATH-AZAMGARH D/C >X LINE BETWEEN TOWER NO. 19 TO 22 DUE TO INFRINGING	18/Jan/2025	08:00	30/Jan/2025	18:00		PLANNED	Approved	18-Jan-25	08:00	30-Jan-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
523	RQ202102	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAMBAL_PRSTL-BADAUNE (UP) CKT-1	UPPTCL	D	FOR DISK CLEANING OF LINE	18/Jan/2025	08:00	19/Jan/2025	18:00		PLANNED	Approved	18-Jan-25	08:00	19-Jan-25	18:00	
524	RQ202097	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH-AZAMGARH (UP) CKT-1	UPPTCL	C	DIVERSION OF 1.005 KM. 400KV ANPARA-SARNATH <(>&<)> SARNATH-AZAMGARH D/C >X LINE BETWEEN TOWER NO. 19 TO 22 DUE TO INFRINGING	18/Jan/2025	08:00	30/Jan/2025	18:00		PLANNED	Approved	18-Jan-25	08:00	30-Jan-25	18:00	May be allowed subject real time grid condition/One circuit shutdown may be allowed at a time from both ends
525	RQ202681	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI-MAINPURI (UP) CKT-2	UPPTCL	D	765 kV S/c Maipuri-Bara ckt 1 transmission line stringing work	17/Jan/2025	08:00	17/Jan/2025	18:00		PLANNED	Approved	17-Jan-25	08:00	17-Jan-25	18:00	
526	RQ202680	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI-MAINPURI (UP) CKT-1	UPPTCL	D	765 kV S/c Maipuri-Bara ckt 1 transmission line stringing work	17/Jan/2025	08:00	17/Jan/2025	18:00		PLANNED	Approved	17-Jan-25	08:00	17-Jan-25	18:00	
527	RQ202477	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-MURADNAGAR_1 (UP) CKT-1	UPPTCL	D	Insulator Cleaning in Bird zones	17/Jan/2025	08:00	18/Jan/2025	18:00		PLANNED	Approved	17-Jan-25	08:00	18-Jan-25	18:00	
528	RQ202700	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI-MAINPURI (UP) CKT-2	UPPTCL	D	765 kV S/c Maipuri-Bara ckt 1 transmission line stringing work & 765 kV S/c Maipuri-Unnao Transmission line stringing work	17/Jan/2025	08:00	17/Jan/2025	18:00		PLANNED	Approved	17-Jan-25	08:00	17-Jan-25	18:00	

529	RQ202699	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI-MAINPURI (UP) CKT-1	UPPTCL	D	765 kv S/c Mainpuri-Bara ckt 1 transmission line stringing work & 765 kv S/C Maipuri-Unnao Transmission line stringing work	17/Jan/2025	08:00	17/Jan/2025	18:00		PLANNED	Approved	17-Jan-25	08:00	17-Jan-25	18:00		
530	RQ202153	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI-PANKI TPS (UP) CKT-2	UPPTCL	D	* SHUTDOWN OF 400KV PANKI -PTPS-II LINE FOR PROTECTION TESTING AND BAY >X MAINTENANCE	16/Jan/2025	10:00	17/Jan/2025	17:00		PLANNED	Approved	16-Jan-25	10:00	17-Jan-25	17:00		
531	RQ202976	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)-SARNATH(UP) (UP) CKT-2	UPPTCL	D	For General Maintenance and complete bay tightening work	15/Jan/2025	10:00	15/Jan/2025	18:00		PLANNED	Approved						clubbed with 533
532	RQ202969	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-VISHNUPRAYAG(JP) (UP) CKT-1	UPPTCL	C	Line circuit Breaker replacement	15/Jan/2025	08:00	30/Jan/2025	18:00	1. On Continuous Basis. 2. Other Lines will be in service & Confirmed that there is no evacuation constraint.	PLANNED	Approved	15-Jan-25	08:00	30-Jan-25	18:00	Subject to real time grid condition/ Alaknanda-Muzaffarnagar & Vishnuprayag-Muzaffarnagar ckt must be in service to evacuate generation at Alaknanda & Vishnuprayag/Utility informed that breaker replacement would be carried out at Alaknanda end	
533	RQ202108	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)-SARNATH(UP) (UP) CKT-2	UPPTCL	D	* CLEANING OF DISC/POLYMER INSULATORS, REMOVING OF BIRD BEAT, BIRD NEST, >X KITE <(>&<)- KITE THREADS FROM LINE.	15/Jan/2025	08:00	17/Jan/2025	17:00		PLANNED	Approved	15-Jan-25	08:00	17-Jan-25	17:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time	
534	RQ202478	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI-ALIGARH (UP) CKT-1	UPPTCL	D	Insulator Cleaning in Bird zones	15/Jan/2025	08:00	16/Jan/2025	18:00		PLANNED	Approved	15-Jan-25	08:00	16-Jan-25	18:00		
535	RQ202883	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-1	UPPTCL	D	765 kv Mainpuri-Unnao Transmission line stringing work	12/Jan/2025	08:00	12/Jan/2025	18:00		PLANNED	Approved	12-Jan-25	08:00	12-Jan-25	18:00		
536	RQ202884	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-2	UPPTCL	D	765 kv Mainpuri-Unnao Transmission line stringing work	12/Jan/2025	08:00	12/Jan/2025	18:00		PLANNED	Approved	12-Jan-25	08:00	12-Jan-25	18:00		
537	RQ202098	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA_2(UPC)-GR.NOIDA(UP) (UP) CKT-1	UPPTCL	C	Routine testing will be done of mentioned line and Jumper tighteninf >X work also done during this shutdown period.	11/Jan/2025	10:30	11/Jan/2025	17:00		PLANNED	Approved	11-Jan-25	10:30	11-Jan-25	17:00		
538	RQ202881	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAUNPUR (UP)-VARANASI(PG) (UP) CKT-1	UPPTCL	C	Testing of DPP of 400kv Varanasi (PGCIL) - Jaunpur Ckt-I Line and Bay.	11/Jan/2025	09:00	11/Jan/2025	15:00	No supply disturbance and the supply will be managed by 400kv Obra-B & C Lines, 400kv Vns (PG) Ckt-II Line.	PLANNED	Approved	11-Jan-25	09:00	11-Jan-25	15:00		

539	RQ202155	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI-PANKI TPS (UP) CKT-1	UPPTCL	D	* SHUTDOWN OF 400KV PANKI -PTPS-I LINE FOR PROTECTION TESTING AND BAY >X MAINTENANCE	10/Jan/2025	10:00	11/Jan/2025	17:00		PLANNED	Approved	10-Jan-25	10:00	11-Jan-25	17:00	
540	RQ202661	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI-PARICHA (UP) CKT-2	UPPTCL	D	SCADA System Upgradation Work	10/Jan/2025	09:00	11/Jan/2025	18:30		PLANNED	Approved	10-Jan-25	09:00	11-Jan-25	18:30	
541	RQ202152	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AZAMGARH-MAU (UP) CKT-1	UPPTCL	D	* S/D FOR JUMPER TIGHTENING, CLEANING OF DISC INSULATOR AND OTHER >X MAINTENANCE WORK	10/Jan/2025	09:00	13/Jan/2025	16:00		PLANNED	Approved	10-Jan-25	09:00	13-Jan-25	16:00	
542	RQ202475	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HARDUAGANJ - ALIGARH (UP) CKT-1	UPPTCL	D	Insulator Cleaning in Bird zones	10/Jan/2025	08:00	11/Jan/2025	18:00		PLANNED	Approved	10-Jan-25	08:00	11-Jan-25	18:00	
543	RQ202877	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAUNPUR-OBRA_B (UP) CKT-1	UPPTCL	C	Testing of DPP of 400kV Obra-B - Jaunpur Line and Bay and testing of Control and Relay Panels of 50MVAR Line Reactor.	09/Jan/2025	09:00	09/Jan/2025	15:00	No supply disturbance and the supply will be managed by 400kV Obra-C Line, 400kV Vns (PG) Ckt-I and II Lines.	PLANNED	Approved	09-Jan-25	09:00	09-Jan-25	15:00	
544	RQ202660	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI-PARICHA (UP) CKT-1	UPPTCL	D	SCADA System Upgradation Work	08/Jan/2025	09:00	09/Jan/2025	18:30		PLANNED	Approved	08-Jan-25	09:00	09-Jan-25	18:30	
545	RQ202140	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)-MAU(UP) (UP) CKT-1	UPPTCL	D	* CLEANING OF DISC/POLYMER INSULATORS, REMOVING OF BIRD BEAT, BIRD NEST, >X KITE <{&<}> KITE THREADS FROM LINE.	08/Jan/2025	08:00	11/Jan/2025	17:00		PLANNED	Approved	08-Jan-25	08:00	11-Jan-25	17:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
546	RQ202878	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAUNPUR-OBRA_C_TPS (UP) CKT-1	UPPTCL	C	Testing of DPP of 400kV Obra-C - Jaunpur Line and Bay and testing of Control and Relay Panels of 50MVAR Line Reactor.	07/Jan/2025	09:00	07/Jan/2025	15:00	No supply disturbance and the supply will be managed by 400kV Obra-B Line, 400kV Vns (PG) Ckt-I and II Lines.	PLANNED	Approved	07-Jan-25	09:00	07-Jan-25	15:00	
547	RQ202476	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-SIKANDRABAD (UP) CKT-1	UPPTCL	D	Insulator Cleaning in Bird zones	07/Jan/2025	08:00	09/Jan/2025	18:00		PLANNED	Approved	07-Jan-25	08:00	09-Jan-25	18:00	
548	RQ202139	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-OBRA_B (UP) CKT-1	UPPTCL	D	Tightening of Jumper of tension tower, cleaning of insulator, removing >X of bird nest.	06/Jan/2025	08:00	07/Jan/2025	17:00		PLANNED	Approved	06-Jan-25	08:00	07-Jan-25	17:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
549	RQ202173	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NOIDA SEC 148-NOIDA SEC 123 (UP) CKT-2	UPPTCL	C	* Shutdown is required for annual maintenance and testing purpose. Also >X SCADA upgradation work is under progress so for remot	05/Jan/2025	10:00	05/Jan/2025	16:00		PLANNED	Approved	05-Jan-25	10:00	05-Jan-25	16:00	

550	RQ202981	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI(UP)-MAINPURI(PG) (UP) CKT-2	UPPTCL	D	AMP of line bay equipment and relay testing in 400KV Mainpuri(UP)-Mainpuri(PG)-Ckt-2	05/Jan/2025	08:00	05/Jan/2025	18:00		PLANNED	Approved	05-Jan-25	08:00	05-Jan-25	18:00	
551	RQ202172	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NOIDA SEC 148-NOIDA SEC 123 (UP) CKT-1	UPPTCL	C	* Shutdown is required for annual maintenance and testing purpose.Also >X SCADA upgradation work is under progress so for remot	04/Jan/2025	10:00	04/Jan/2025	16:00		PLANNED	Approved	04-Jan-25	10:00	04-Jan-25	16:00	
552	RQ202147	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ATAUR-MURADNAGAR_1 (UP) CKT-1	UPPTCL	D	* lopping chopping,jumper tightening ,polymer check ,removing bird nests >X and other m<(><)>r work.	04/Jan/2025	09:00	04/Jan/2025	17:00		PLANNED	Approved	04-Jan-25	09:00	04-Jan-25	17:00	
553	RQ202100	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_C_TPS-OBRA_B (UP) CKT-1	UPPTCL	D	Tightening of Jumper on tension tower,removing of bird nest and other >X work.	04/Jan/2025	08:00	05/Jan/2025	17:00		PLANNED	Approved	04-Jan-25	08:00	05-Jan-25	17:00	
554	RQ202096	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-1	UPPTCL	C	* For Breaker Overhauling <(><)> other Preventive Maintenance works. No >X supply affected, maintained through 400KV Bareilly-	02/Jan/2025	10:00	08/Jan/2025	17:00		PLANNED	Approved	02-Jan-25	10:00	08-Jan-25	17:00	May be allowed subject real time grid condition/One circuit shutdown may be allowed at a time from both ends
555	RQ202157	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV REWA ROAD-PANKI (UP) CKT-1	UPPTCL	C	* shutdown of 400KV PANKI REWA ROAD LINE FOR REPLACEMENT OF 50MVAR LINE >X REACTOR TO 63MVAR LINE REACTOR FOR OPENING OF JUMP	02/Jan/2025	10:00	05/Jan/2025	17:00		PLANNED	Approved	02-Jan-25	10:00	05-Jan-25	17:00	May be allowed subject real time grid condition/One circuit shutdown may be allowed at a time from both ends
556	RQ202095	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD(UP)-FIROZABAD(PJFTL) (UP) CKT-1	UPPTCL	D	The work of 02Nos. Alstom make differential numerical relay replacement >X with old NR make relay in 400kv Fatehabad - Firozab	02/Jan/2025	08:00	03/Jan/2025	18:00		PLANNED	Approved	02-Jan-25	08:00	03-Jan-25	18:00	
557	RQ202474	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HARDUAGANJ - SIKANDRABAD (UP) CKT-1	UPPTCL	D	Insulator Cleaning in Bird zones	02/Jan/2025	08:00	04/Jan/2025	18:00		PLANNED	Approved	02-Jan-25	08:00	04-Jan-25	18:00	
558	RQ202165	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SULTANPUR(UP)-MOHANLALGANJ (PGYTL) (PGYTL) CKT-1	UPPTCL, PGYTL	C	* Preventive Maintenance of Bay at 400KV S/S Sultanpur	27/Jan/2025	10:00	27/Jan/2025	16:00		PLANNED	Approved	27-Jan-25	10:00	27-Jan-25	16:00	
559	RQ202080	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO(UP)-JEHTA_HARDOI ROAD (UP) (PG) CKT-2	POWER GRID,UP PTCL	D	Shutdown of 400 kv Jehta-Unnao Line 2 for Annual routine testing work >X and line maintenance work	22/Jan/2025	10:00	23/Jan/2025	17:00		PLANNED	Approved	22-Jan-25	10:00	23-Jan-25	17:00	

560	RQ202079	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO(UP)-JEHTA_HARDOI ROAD (UP) (PG) CKT-1	POWER GRID,UP PTCL	D	Shutdown of 400 kV Jehta-Unnao Line 1 for Annual routine testing work >X and line maintenance work	20/Jan/2025	10:00	21/Jan/2025	17:00		PLANNED	Approved	20-Jan-25	10:00	21-Jan-25	17:00		
561	RQ202087	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-JEHTA_HARDOI ROAD (UP) (PG) CKT-2	POWER GRID,UP PTCL	D	* Shutdown of 400 kV Jehta-PGCIL Line 2 for Annual routine testing work >X and line maintenance work.	17/Jan/2025	10:00	18/Jan/2025	17:00		PLANNED	Approved	17-Jan-25	10:00	18-Jan-25	17:00		
562	RQ203446	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI(PG)-SAHUPURI(UP) (PG) CKT-2	POWER GRID,UP PTCL	D	Shutdown nature maintenance work.	16/Jan/2025	08:00	16/Jan/2025	18:00		PLANNED	Approved	16-Jan-25	08:00	16-Jan-25	18:00		
563	RQ203447	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI(PG)-SAHUPURI(UP) (PG) CKT-1	POWER GRID,UP PTCL	D	Shutdown nature maintenance work.	15/Jan/2025	08:00	15/Jan/2025	18:00		PLANNED	Rejected						Subject to revival of CKT 2
564	RQ202086	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-JEHTA_HARDOI ROAD (UP) (PG) CKT-1	POWER GRID,UP PTCL	D	* Shutdown of 400 kV Jehta-PGCIL Line 1 for Annual routine testing work >X and line maintenance work	15/Jan/2025	00:00	16/Jan/2025	17:00		PLANNED	Approved	15-Jan-25	00:00	16-Jan-25	17:00		
565	RQ202150	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA(UPC)-NAWADA(HV) (PG) CKT-1	POWER GRID,UP PTCL	C	* Tan Delta testing of CTs will be done of mentioned line during this >X shutdown period.	07/Jan/2025	10:30	07/Jan/2025	15:00		PLANNED	Approved	07-Jan-25	10:30	07-Jan-25	15:00		
566	RQ202907	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-2	POWER GRID,UP PTCL	D	FOR REPLACEMENT OF FLASHED INSULATOR AT LOC 565	06/Jan/2025	09:00	06/Jan/2025	17:00		PLANNED	Approved	06-Jan-25	09:00	06-Jan-25	17:00		
567	RQ203085	OCC_226	slcdcv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH (PG) (DTL) CKT-2	DTL	D	Tightning of Dropper and Jumper and Line Isolator clamp and Preventive Maintenance.	20/Jan/2025	09:00	20/Jan/2025	17:00		PLANNED	Approved						Clubbed with 568
568	RQ203217	OCC_226	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH (PG) (DTL) CKT-2	DTL	D	For Extension of Earth Wire from Dead End Tower to Gantry at Maharanibagh Substation	14/Jan/2025	08:00	15/Jan/2025	19:00		PLANNED	Approved	14-Jan-25	08:00	15-Jan-25	19:00		May be allowed subject real time grid condition/One circuit shutdown may be allowed at a time from both ends
569	RQ203082	OCC_226	slcdcv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA-MUNDKA (DV) CKT-2	DTL	D	Tightning of Dropper and Jumper and Line Isolator clamp and Preventive Maintenance.	09/Jan/2025	09:00	09/Jan/2025	17:00		PLANNED	Approved	09-Jan-25	16:00	09-Jan-25	23:59		May be given subject to real time grid conditions/One circuit shutdown from both end at a time/May be allowed from 16:00Hrs
570	RQ203081	OCC_226	slcdcv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA-MUNDKA (DV) CKT-1	DTL	D	Tightning of Dropper and Jumper and Line Isolator clamp and Preventive Maintenance.	07/Jan/2025	09:00	07/Jan/2025	17:00		PLANNED	Approved	07-Jan-25	16:00	07-Jan-25	23:59		May be given subject to real time grid conditions/One circuit shutdown from both end at a time/May be allowed from 16:00Hrs
571	RQ203211	OCC_226	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-2	POWER GRID,FB TL	D	Installation of bird diverters in the line	16/Jan/2025	15:00	31/Jan/2025	23:00	other ckt put in Non auto mode	PLANNED	Approved	16-Jan-25	17:00	31-Jan-25	23:59		May be given from 1700 Hrs/One circuit shutdown at a time from both end
572	RQ202101	OCC_226	apl_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1	POWER GRID,FB TL	D	AR off is required for Live Line Earth Wire Replacement with OPGW for CKT-1	02/Jan/2025	08:00	16/Jan/2025	18:00	Auto Recloser OFF	PLANNED	Approved	02-Jan-25	17:00	16-Jan-25	23:59		May be given from 1700 Hrs

573	RQ203210	OCC_226	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-1	POWER GRID,FB TL	D	Installation of bird diverters in the line	01/Jan/2025	15:00	15/Jan/2025	23:00	other ckt put in Non auto mode	PLANNED	Approved	01-Jan-25	17:00	15-Jan-25	23:59	May be given from 1700 Hrs/One circuit shutdown at a time from both end
574	RQ203084	OCC_226	slcdcv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH (PG) (DTL) CKT-1	POWER GRID,DT L	D	Tightning of Dropper and Jumper and Line Isolator clamp and Preventive Maintenance.	16/Jan/2025	09:00	16/Jan/2025	17:00		PLANNED	Approved					Clubbed with 576
575	RQ203218	OCC_226	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH (PG) (DTL) CKT-1	POWER GRID,DT L	D	For Extension of Earth Wire from Dead End Tower to Gantry at Maharanibagh Substation	14/Jan/2025	08:00	15/Jan/2025	19:00		PLANNED	Approved	14-Jan-25	08:00	15-Jan-25	19:00	
576	RQ203216	OCC_226	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH (PG) (DTL) CKT-1	POWER GRID,DT L	D	For Extension of Earth Wire from Dead End Tower to Gantry at Maharanibagh Substation	14/Jan/2025	08:00	15/Jan/2025	19:00		PLANNED	Approved	16-Jan-25	08:00	17-Jan-25	19:00	May be allowed subject real time grid condition/One circuit shutdown may be allowed at a time from both ends/
577	RQ203219	OCC_226	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH (PG) (DTL) CKT-2	POWER GRID,DT L	D	For Extension of Earth Wire from Dead End Tower to Gantry at Maharanibagh Substation	14/Jan/2025	08:00	15/Jan/2025	19:00		PLANNED	Approved	14-Jan-25	08:00	15-Jan-25	19:00	
578	RQ202873	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-UNCHAHAH(NTB) (PUTL) CKT-2	PUTL	C	Diversion of 400KV Unchahar-Fatehpur 2 infringing with Raebareli-Prayagraj bypass road of NHAI	12/Jan/2025	08:00	21/Jan/2025	20:00		PLANNED	Approved	12-Jan-25	08:00	21-Jan-25	20:00	May be allowed subject to NTPC consent/maximum two ckt shutdown at a time may be allowed at Unchahar end
579	RQ202872	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-UNCHAHAH(NTB) (PUTL) CKT-1	PUTL	C	Diversion of 400KV Unchahar-Fatehpur 1 infringing with Raebareli-Prayagraj bypass road of NHAI	12/Jan/2025	08:00	21/Jan/2025	20:00		PLANNED	Approved	12-Jan-25	08:00	21-Jan-25	20:00	May be allowed subject to NTPC consent/maximum two ckt shutdown at a time may be allowed at Unchahar end
580	RQ203239	OCC_226	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_III(P G)-JAISALMER(RS) (PRTL) CKT-1	PRTL	D	For Bay extension works, To avoid induction during movement of machinery, T&P.	09/Jan/2025	15:00	09/Jan/2025	23:00		PLANNED	Approved	09-Jan-25	17:00	09-Jan-25	23:59	May be given from 1700 Hrs
581	RQ203238	OCC_226	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_III(P G)-JAISALMER(RS) (PRTL) CKT-2	PRTL	D	For Bay extension works, To avoid induction during movement of machinery, T&P.	08/Jan/2025	15:00	08/Jan/2025	23:00		PLANNED	Approved	08-Jan-25	17:00	08-Jan-25	23:59	May be given from 1700 Hrs
582	RQ203236	OCC_226	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(P G)-FATEHGARH_III(P G) (PRTL) CKT-2	PRTL	D	For Bay extension works, To avoid induction during movement of machinery, T&P.	06/Jan/2025	17:00	06/Jan/2025	23:00		PLANNED	Approved	06-Jan-25	17:00	06-Jan-25	23:59	May be given from 1700 Hrs
583	RQ203235	OCC_226	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(P G)-FATEHGARH_III(P G) (PRTL) CKT-1	PRTL	D	For Bay extension works, To avoid induction during movement of machinery, T&P.	05/Jan/2025	17:00	05/Jan/2025	23:00		PLANNED	Approved	05-Jan-25	17:00	05-Jan-25	23:59	May be given from 1700 Hrs
584	RQ202078	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV INDIRAPURAM-NOIDA SEC 123 (UP) CKT-1	WUPPT CL	C	* Shutdown is required for annual maintenance and testing purpose.Also >X SCADA upgradation work is under progress so for remot	07/Jan/2025	10:00	07/Jan/2025	16:00		PLANNED	Approved	07-Jan-25	10:00	07-Jan-25	16:00	

585	RQ202077	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ATAUR-NOIDA SEC 123 (UP) CKT-1	WUPPTCL	C	* Shutdown is required for annual maintenance and testing purpose.Also >X SCADA upgradation work is under progress so for remot	06/Jan/2025	10:00	06/Jan/2025	16:00		PLANNED	Approved	06-Jan-25	10:00	06-Jan-25	16:00	
586	RQ203411	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT-2	POWERLINK,PO WERGRI D	D	AMP of Line bay equipment	03/Jan/2025	10:00	03/Jan/2025	18:00		PLANNED	Approved	03-Jan-25	10:00	03-Jan-25	18:00	
587	RQ201986	OCC_226	slcpcs_sd	BUS	400KV BUS 2 AT MUKTSAR(PS)		D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	31/Jan/2025	08:00	31/Jan/2025	18:00		PLANNED	Approved	31-Jan-25	08:00	31-Jan-25	18:00	
588	RQ201983	OCC_226	slcpcs_sd	BUS	400KV BUS 1 AT MUKTSAR(PS)		D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	24/Jan/2025	08:00	24/Jan/2025	18:00		PLANNED	Approved	24-Jan-25	08:00	24-Jan-25	18:00	
589	RQ201978	OCC_226	slcpcs_sd	BUS	400KV BUS 2 AT MAKHU(PS)		D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-2	21/Jan/2025	08:00	21/Jan/2025	18:00		PLANNED	Approved	21-Jan-25	08:00	21-Jan-25	18:00	
590	RQ201956	OCC_226	slcpcs_sd	BUS	400 KV DHANANSU(PS) - BUS 1		D	Periodical Testing of breaker and CT & CVT	15/Jan/2025	08:00	15/Jan/2025	18:00		PLANNED	Approved	15-Jan-25	08:00	15-Jan-25	18:00	
591	RQ201955	OCC_226	slcpcs_sd	BUS	400KV BUS 1 AT MAKHU(PS)		D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-1	08/Jan/2025	08:00	08/Jan/2025	18:00		PLANNED	Approved	08-Jan-25	08:00	08-Jan-25	18:00	
592	RQ201954	OCC_226	slcpcs_sd	BUS	400 KV DHANANSU(PS) - BUS 2		D	Periodical Testing of breaker and CT & CVT	03/Jan/2025	08:00	03/Jan/2025	18:00		PLANNED	Approved	03-Jan-25	08:00	03-Jan-25	18:00	
593	RQ202323	OCC_226	stuup_sd	BUS	400 KV GR.NOIDA_2(UPC) - BUS 1		C	* Maintenance wrk will be done during this shutdown period	30/Jan/2025	10:30	30/Jan/2025	16:00		PLANNED	Approved	30-Jan-25	10:30	30-Jan-25	16:00	
594	RQ202862	OCC_226	stuup_sd	BUS	400KV BUS 2 AT PANKI(UP)		C	* SHUTDOWN OF 400kv MAIN BUS I FOR STRINGING OF 220KV JACK BUS TWIN MOOSE >X CONDUCTOR OF 315 MVA ICT-II	28/Jan/2025	10:00	29/Jan/2025	17:00		PLANNED	Approved	28-Jan-25	10:00	29-Jan-25	17:00	Subject to real time grid condition/All other elements must be connected with Other Bus
595	RQ202326	OCC_226	stuup_sd	BUS	400KV BUS 1 AT SULTANPUR(UP)		C	* Preventive Maintenance of Bus-A at 400KV S/S Sultanpur	21/Jan/2025	10:00	21/Jan/2025	16:00		PLANNED	Approved	21-Jan-25	10:00	21-Jan-25	16:00	
596	RQ202861	OCC_226	stuup_sd	BUS	400KV BUS 1 AT PANKI(UP)		C	* SHUTDOWN OF 220KV MAIN BUS I FOR STRINGING OF 220KV JACK BUS TWIN MOOSE >X CONDUCTOR OF 500MVA ICT-I	21/Jan/2025	10:00	22/Jan/2025	17:00		PLANNED	Approved	21-Jan-25	10:00	22-Jan-25	17:00	Subject to real time grid condition/All other elements must be connected with Other Bus
597	RQ202973	OCC_226	stuup_sd	BUS	400KV BUS 1 AT SARNATH(UP)		D	For Bus & Bus Isolator Tightening work	13/Jan/2025	10:00	13/Jan/2025	18:00		PLANNED	Approved	13-Jan-25	10:00	13-Jan-25	18:00	

598	RQ202853	OCC_226	stuup_sd	BUS	400KV BUS 2 AT AGRA FATEHBAD(UP)	UPPTCL	D	* Annual maintenance and Testing of 400KV BUS-II and associated Bay >X equipments at 765kV Substation Fatehabad.	09/Jan/2025	08:00	09/Jan/2025	18:00		PLANNED	Approved	09-Jan-25	08:00	09-Jan-25	18:00	
599	RQ202473	OCC_226	stuup_sd	BUS	400 KV RAMPUR_PRSTL (UP) - BUS 2	UPPTCL	C	SF6 GD BODY REPLACEMENT	08/Jan/2025	09:00	14/Jan/2025	17:30		PLANNED	Approved	08-Jan-25	09:00	14-Jan-25	17:30	All other elements must be connected with Other Bus
600	RQ202852	OCC_226	stuup_sd	BUS	400KV BUS 1 AT AGRA FATEHBAD(UP)	UPPTCL	D	* Annual maintenance and Testing of 400KV BUS-1 and associated Bay >X equipments at 765kV Substation Fatehabad.	06/Jan/2025	08:00	06/Jan/2025	18:00		PLANNED	Approved	06-Jan-25	08:00	06-Jan-25	18:00	
601	RQ202317	OCC_226	stuup_sd	BUS	400KV BUS 2 AT BAREILLY(UP)	UPPTCL	C	* Replacement of 400 KV Pentograph Islotaor (R,Y,B) of Bus I I and >X replacement of 33 KV Tertiary Bushing (R Phase) with ot	03/Jan/2025	10:00	07/Jan/2025	17:00		PLANNED	Approved	03-Jan-25	10:00	07-Jan-25	17:00	Subject to real time grid condition/All other elements must be connected with Other Bus
602	RQ203056	OCC_226	slcdcv_sd	BUS	400 KV BAWANA CCGTB(DTL) - BUS 2	DTL	D	Cleaning of BPland string insulators of 400 kV Bus-II to avoid unwanted tripping due to fog	30/Jan/2025	09:00	31/Jan/2025	18:00		PLANNED	Approved	30-Jan-25	09:00	31-Jan-25	18:00	May be taken on daily basis/All other elements must be connected with Other Bus
603	RQ203055	OCC_226	slcdcv_sd	BUS	400 KV BAWANA CCGTB(DTL) - BUS 1	DTL	D	Cleaning of BPI and string insulators of 400 kV Bus-I to avoid unwanted tripping due to fog	23/Jan/2025	09:00	24/Jan/2025	18:00		PLANNED	Approved	23-Jan-25	09:00	24-Jan-25	18:00	May be taken on daily basis/All other elements must be connected with Other Bus
604	RQ203060	OCC_226	slcdcv_sd	BUS	400KV BUS 2 AT BAWANA(DV)	DTL	D	Tan Delta testing of CT and CBs towards Bus-II and Preventive Maintenance	03/Jan/2025	09:00	03/Jan/2025	17:00		PLANNED	Approved					clubbed with 645
605	RQ203059	OCC_226	slcdcv_sd	BUS	400KV BUS 1 AT BAWANA(DV)	DTL	D	Tan Delta testing of CT and CBs towards Bus-I and Preventive Maintenance	02/Jan/2025	09:00	02/Jan/2025	17:00		PLANNED	Approved					clubbed with 645
606	RQ202061	OCC_226	cpcc2_sd	BUS	400KV BUS 2 AT AMRITSAR(PG)		D	For AMP work.	28/Jan/2025	10:00	28/Jan/2025	18:00	Kindly approve.	PLANNED	Approved	28-Jan-25	10:00	28-Jan-25	18:00	
607	RQ202565	OCC_226	cpcc1_sd	BUS	400KV BUS 2 AT BIKANER(RS)		C	For Interlock checking work in SS-101 Package and AMP Work	27/Jan/2025	15:00	27/Jan/2025	23:00	For Interlock checking work in SS-101 Package and AMP Work	PLANNED	Approved	27-Jan-25	17:00	27-Jan-25	23:59	May be given from 1700 Hrs/All other elements must be connected with Other Bus/Subject to Rajasthan consent
608	RQ202060	OCC_226	cpcc2_sd	BUS	400KV BUS 1 AT AMRITSAR(PG)		D	For AMP work.	26/Jan/2025	10:00	26/Jan/2025	18:00	Kindly approve.	PLANNED	Approved	26-Jan-25	10:00	26-Jan-25	18:00	
609	RQ202524	OCC_226	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 4		D	For AMP work	23/Jan/2025	17:00	24/Jan/2025	23:00		PLANNED	Approved	23-Jan-25	17:00	24-Jan-25	23:59	May be given from 1700 Hrs/All other elements must be connected with Other Bus
610	RQ202484	OCC_226	cpcc1_sd	BUS	400KV BUS 2 AT KOTA(PG)		D	AMP Work	23/Jan/2025	09:00	23/Jan/2025	18:00		PLANNED	Approved	23-Jan-25	09:00	23-Jan-25	18:00	

611	RQ202564	OCC_226	cpcc1_sd	BUS	400KV BUS 1 AT BIKANER(RS)		D	400kV Bay Extension Work under SS-104 Package at Bikaner SS	22/Jan/2025	15:00	26/Jan/2025	23:00	400kV Bay Extension Work under SS-104 Package at Bikaner SS	PLANNED	Approved	22-Jan-25	17:00	26-Jan-25	23:00	Subject to real time grid condition on daily basis during evening hours/All other elements must be connected with Other Bus/Subject to Rajasthan consent
612	RQ202523	OCC_226	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 3		D	For AMP work	21/Jan/2025	17:00	22/Jan/2025	23:00		PLANNED	Approved	21-Jan-25	17:00	22-Jan-25	23:59	May be given from 1700 Hrs/All other elements must be connected with Other Bus
613	RQ202576	OCC_226	cpcc1_sd	BUS	400 KV BIKANER_2 (PBTSL) - BUS 2		D	Bay Extension works	21/Jan/2025	17:00	28/Jan/2025	23:00	Bay Extension works	PLANNED	Approved	21-Jan-25	17:00	28-Jan-25	23:59	May be given from 1700 Hrs
614	RQ202522	OCC_226	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 2		D	For erection work of bay extension of 400kV/220kV ICT 11 Dia at Fatehgarh 2 RS INFRA	21/Jan/2025	17:00	24/Jan/2025	23:00		PLANNED	Approved	21-Jan-25	17:00	24-Jan-25	23:59	May be given from 1700 Hrs/All other elements must be connected with Other Bus
615	RQ202483	OCC_226	cpcc1_sd	BUS	400KV BUS 1 AT KOTA(PG)		D	AMP Work	21/Jan/2025	09:00	21/Jan/2025	18:00		PLANNED	Approved	21-Jan-25	09:00	21-Jan-25	18:00	
616	RQ202558	OCC_226	cpcc1_sd	BUS	400KV BUS 1 AT BAWANA(DV)		C	FOR 41189 ISOLATOR RETROFITTING WORK UNDER ADD CAP	20/Jan/2025	09:00	21/Jan/2025	20:00	FOR 41189 ISOLATOR RETROFITTING WORK	PLANNED	Approved	20-Jan-25	09:00	21-Jan-25	20:00	All other elements must be connected with Other Bus/Subject to Delhi consent
617	RQ202537	OCC_226	cpcc1_sd	BUS	400KV BUS 2 AT BASSI(PG)		D	AMP Work and CoE Compliances	18/Jan/2025	09:00	19/Jan/2025	17:30		PLANNED	Approved	18-Jan-25	09:00	19-Jan-25	17:30	
618	RQ202545	OCC_226	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)		D	For AMP work	18/Jan/2025	08:00	18/Jan/2025	20:00	FOR AMP WORK	PLANNED	Approved	18-Jan-25	08:00	18-Jan-25	20:00	
619	RQ202521	OCC_226	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 1		D	For erection work of bay extension of 400kV/220kV ICT 11 Dia at Fatehgarh 2 RS INFRA	17/Jan/2025	17:00	20/Jan/2025	23:00		PLANNED	Approved	17-Jan-25	17:00	20-Jan-25	23:59	May be given from 1700 Hrs/All other elements must be connected with Other Bus
620	RQ202498	OCC_226	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 4		D	Bus Bar and LBB Testing for Bay Extension	17/Jan/2025	17:00	18/Jan/2025	23:00		PLANNED	Rejected					Duplicate entry
621	RQ202544	OCC_226	cpcc1_sd	BUS	400KV BUS 3 AT MANDOLA(PG)		D	For AMP work	17/Jan/2025	08:00	17/Jan/2025	20:00	FOR AMP WORK	PLANNED	Approved	17-Jan-25	08:00	17-Jan-25	20:00	
622	RQ202536	OCC_226	cpcc1_sd	BUS	400KV BUS 1 AT BASSI(PG)		D	AMP Work and CoE Compliances	16/Jan/2025	09:00	17/Jan/2025	17:30		PLANNED	Approved	16-Jan-25	09:00	17-Jan-25	17:30	
623	RQ202497	OCC_226	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 3		D	Bus Bar and LBB Testing for Bay Extension	15/Jan/2025	17:00	16/Jan/2025	23:00		PLANNED	Rejected					Duplicate entry
624	RQ202569	OCC_226	cpcc1_sd	BUS	400KV BUS 2 AT MEERUT(PG)		D	AMP Work	15/Jan/2025	09:00	15/Jan/2025	18:00	AMP WORK	PLANNED	Approved	15-Jan-25	09:00	15-Jan-25	18:00	
625	RQ202559	OCC_226	cpcc1_sd	BUS	400KV BUS 2 AT BAWANA(DV)		C	FOR 41289 ISOLATOR RETROFITTING WORK UNDER ADD CAP	15/Jan/2025	09:00	16/Jan/2025	20:00	FOR 41289 ISOLATOR RETROFITTING WORK	PLANNED	Approved	15-Jan-25	09:00	16-Jan-25	20:00	All other elements must be connected with Other Bus/Subject to Delhi consent
626	RQ202543	OCC_226	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)		D	For AMP work	15/Jan/2025	08:00	15/Jan/2025	20:00	FOR AMP WORK	PLANNED	Approved	15-Jan-25	08:00	15-Jan-25	20:00	
627	RQ202575	OCC_226	cpcc1_sd	BUS	400 KV BIKANER_2 (PBTSL) - BUS 1		D	Bay Extension works	14/Jan/2025	17:00	20/Jan/2025	23:00	Bay Extension works	PLANNED	Approved	14-Jan-25	17:00	20-Jan-25	23:59	May be given from 1700 Hrs
628	RQ202568	OCC_226	cpcc1_sd	BUS	400KV BUS 1 AT MEERUT(PG)		D	AMP Work	14/Jan/2025	09:00	14/Jan/2025	18:00	AMP WORK	PLANNED	Approved	14-Jan-25	09:00	14-Jan-25	18:00	
629	RQ202496	OCC_226	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 2		D	Bus Bar and LBB Testing for Bay Extension	13/Jan/2025	17:00	14/Jan/2025	23:00		PLANNED	Rejected					Duplicate entry

630	RQ202560	OCC_226	cpcc1_sd	BUS	400KV BUS 1 AT BAWANA(DV)		C	FOR 41389 ISOLATOR RETROFITTING WORK UNDER ADD CAP	13/Jan/2025	09:00	14/Jan/2025	20:00	FOR 41389 ISOLATOR RETROFITTING WORK	PLANNED	Approved	13-Jan-25	09:00	14-Jan-25	20:00	All other elements must be connected with Other Bus/Subject to Delhi consent	
631	RQ202542	OCC_226	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)		D	For AMP work	13/Jan/2025	08:00	13/Jan/2025	20:00	FOR AMP WORK	PLANNED	Approved	13-Jan-25	08:00	13-Jan-25	20:00		
632	RQ202495	OCC_226	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 1		D	Bus Bar and LBB Testing for Bay Extension	11/Jan/2025	17:00	12/Jan/2025	23:00		PLANNED	Rejected						Duplicate entry
633	RQ202488	OCC_226	cpcc1_sd	BUS	400KV BUS 2 AT ROORKEE(PG)		D	AMP Work	11/Jan/2025	09:00	11/Jan/2025	18:00	AMP WORK	PLANNED	Approved	11-Jan-25	09:00	11-Jan-25	18:00		
634	RQ202531	OCC_226	cpcc1_sd	BUS	400KV BUS 2 AT KANKROLI(PG)		D	For firmware upgradation of CU and PU of bus bar relay	11/Jan/2025	09:00	11/Jan/2025	17:00		PLANNED	Approved	11-Jan-25	17:00	11-Jan-25	23:59	May be given from 1700 Hrs/All other elements must be connected with Other Bus	
635	RQ202561	OCC_226	cpcc1_sd	BUS	400KV BUS 2 AT BAWANA(DV)		C	FOR 41489 ISOLATOR RETROFITTING WORK UNDER ADD CAP	11/Jan/2025	09:00	12/Jan/2025	20:00	FOR 41489 ISOLATOR RETROFITTING WORK	PLANNED	Approved	11-Jan-25	09:00	12-Jan-25	20:00	All other elements must be connected with Other Bus/Subject to Delhi consent	
636	RQ202487	OCC_226	cpcc1_sd	BUS	400KV BUS 1 AT ROORKEE(PG)		D	AMP Work	10/Jan/2025	09:00	10/Jan/2025	18:00	AMP WORK	PLANNED	Approved	10-Jan-25	09:00	10-Jan-25	18:00		
637	RQ202530	OCC_226	cpcc1_sd	BUS	400KV BUS 1 AT KANKROLI(PG)		D	For firmware upgradation of CU and PU of bus bar relay	10/Jan/2025	09:00	10/Jan/2025	17:00		PLANNED	Approved	10-Jan-25	17:00	10-Jan-25	23:59	May be given from 1700 Hrs/All other elements must be connected with Other Bus	
638	RQ202541	OCC_226	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)		D	BUS BAR RELAY RETROFITTING WORK	10/Jan/2025	08:00	11/Jan/2025	20:00	BUS BAR RELAY RETROFITTING WORK	PLANNED	Approved	10-Jan-25	08:00	11-Jan-25	20:00		
639	RQ202547	OCC_226	cpcc1_sd	BUS	400KV BUS 2 AT MURADNAGAR_1 (UP)		D	For LBB testing relay and isolator overhauling work in 94 bay	10/Jan/2025	08:00	11/Jan/2025	20:00	For LBB testing relay and isolator overhauling work in 94 bay	PLANNED	Approved	10-Jan-25	08:00	11-Jan-25	20:00		
640	RQ202562	OCC_226	cpcc1_sd	BUS	400KV BUS 1 AT BAWANA(DV)		C	FOR 40589 ISOLATOR RETROFITTING WORK UNDER ADD CAP	08/Jan/2025	09:00	09/Jan/2025	20:00	FOR 40589 ISOLATOR RETROFITTING WORK	PLANNED	Approved	08-Jan-25	09:00	09-Jan-25	20:00	All other elements must be connected with Other Bus/Subject to Delhi consent	
641	RQ202540	OCC_226	cpcc1_sd	BUS	400KV BUS 3 AT MANDOLA(PG)		D	BUS BAR RELAY RETROFITTING WORK	08/Jan/2025	08:00	09/Jan/2025	20:00	BUS BAR RELAY RETROFITTING WORK	PLANNED	Approved	08-Jan-25	08:00	09-Jan-25	20:00		
642	RQ202546	OCC_226	cpcc1_sd	BUS	400KV BUS 1 AT MURADNAGAR_1 (UP)		D	For LBB testing relay and isolator overhauling work in 94 bay	08/Jan/2025	08:00	09/Jan/2025	20:00	For LBB testing relay and isolator overhauling work in 94 bay	PLANNED	Approved	08-Jan-25	08:00	09-Jan-25	20:00		
643	RQ202490	OCC_226	cpcc1_sd	BUS	400KV BUS 2 AT GURGAON(PG)		D	BUS BAR RELAY TESTING	07/Jan/2025	09:00	07/Jan/2025	18:00	BUS BAR RELAY TESTING	PLANNED	Approved	07-Jan-25	09:00	07-Jan-25	18:00		
644	RQ202058	OCC_226	cpcc2_sd	BUS	400KV BUS 2 AT KISHENPUR(PG)		D	For Jumper/Dropper Tightning and Strengthening work.	06/Jan/2025	09:30	06/Jan/2025	17:00	Kindly approve.	PLANNED	Approved	06-Jan-25	09:30	06-Jan-25	17:00		
645	RQ202563	OCC_226	cpcc1_sd	BUS	400KV BUS 2 AT BAWANA(DV)		C	FOR 40789 ISOLATOR RETROFITTING WORK UNDER ADD CAP	06/Jan/2025	09:00	07/Jan/2025	20:00	FOR 40789 ISOLATOR RETROFITTING WORK	PLANNED	Approved	06-Jan-25	09:00	07-Jan-25	20:00	All other elements must be connected with Other Bus/Subject to Delhi consent	
646	RQ202489	OCC_226	cpcc1_sd	BUS	400KV BUS 1 AT GURGAON(PG)		D	BUS BAR RELAY TESTING	06/Jan/2025	09:00	06/Jan/2025	18:00	BUS BAR RELAY TESTING	PLANNED	Approved	06-Jan-25	09:00	06-Jan-25	18:00		

647	RQ202539	OCC_226	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)		D	BUS BAR RELAY RETROFITTING WORK	06/Jan/2025	08:00	07/Jan/2025	20:00	BUS BAR RELAY RETROFITTING WORK	PLANNED	Approved	06-Jan-25	08:00	07-Jan-25	20:00	
648	RQ202482	OCC_226	cpcc1_sd	BUS	400KV BUS 2 AT BHINMAL(PG)		D	AMP Work	04/Jan/2025	09:00	04/Jan/2025	18:00	AMP WORK	PLANNED	Approved	04-Jan-25	09:00	04-Jan-25	18:00	
649	RQ202052	OCC_226	cpcc2_sd	BUS	400KV BUS 2 AT MOGA(PG)		D	AMP of 400 kV AIS BUS-2	03/Jan/2025	08:00	04/Jan/2025	18:00	Kindly approve.	PLANNED	Approved	03-Jan-25	08:00	04-Jan-25	18:00	
650	RQ202481	OCC_226	cpcc1_sd	BUS	400KV BUS 1 AT BHINMAL(PG)		D	AMP Work	02/Jan/2025	09:00	02/Jan/2025	18:00	AMP WORK	PLANNED	Approved	02-Jan-25	09:00	02-Jan-25	18:00	
651	RQ202538	OCC_226	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)		D	BUS BAR RELAY RETROFITTING WORK	01/Jan/2025	08:00	02/Jan/2025	20:00	BUS BAR RELAY RETROFITTING WORK	PLANNED	Approved	01-Jan-25	08:00	02-Jan-25	20:00	
652	RQ202051	OCC_226	cpcc2_sd	BUS	400KV BUS 4 AT MOGA(PG)		C	Attending SF6 Leakage in 400 kV GIS Bus-2 (GIS Bus-2 under shutdown since 13-09-2024)	01/Jan/2025	08:00	31/Jan/2025	18:00	Kindly approve for GIS Bus-2 at Moga,	PLANNED	Approved	01-Jan-25	08:00	06-Jan-25	18:00	
653	RQ202624	OCC_226	karcham_sd	BUS	400KV BUS 1 AT KARCHAM WANGTOO(JSW)	JSW	D	Third Party Protection Audit and Relay testing as per clause 15 of IEGC 2023.	28/Jan/2025	10:00	29/Jan/2025	16:00		PLANNED	Approved	28-Jan-25	10:00	29-Jan-25	16:00	May be given subject to real time grid conditions/Subject to no generation affected during shutdown/Jhakri & HP consent
654	RQ202625	OCC_226	karcham_sd	BUS	400KV BUS 2 AT KARCHAM WANGTOO(JSW)	JSW	D	Third Party Protection Audit and Relay testing as per clause 15 of IEGC 2023.	28/Jan/2025	10:00	29/Jan/2025	16:00		PLANNED	Approved	28-Jan-25	10:00	29-Jan-25	16:00	May be given subject to real time grid conditions/Subject to no generation affected during shutdown/Jhakri & HP consent
655	RQ202928	OCC_226	slchr_sd	BUS	400KV BUS 1 AT KHEDAR(HPG)	HPGCL	D	Gen Mtc. and line testing	28/Jan/2025	09:00	31/Jan/2025	18:00		PLANNED	Approved	28-Jan-25	09:00	31-Jan-25	18:00	
656	RQ203250	OCC_226	cpcc1_sd	BUS	400 KV FATEHGARH_III(PG) - BUS 1	PRTL	D	AMP works	24/Jan/2025	17:00	24/Jan/2025	23:00		PLANNED	Approved	24-Jan-25	17:00	24-Jan-25	23:59	May be given from 1700 Hrs/All other elements must be connected with Other Bus
657	RQ203251	OCC_226	cpcc1_sd	BUS	400 KV FATEHGARH_III(PG) - BUS 2	PRTL	D	AMP works	23/Jan/2025	17:00	23/Jan/2025	23:00		PLANNED	Approved	23-Jan-25	17:00	23-Jan-25	23:59	May be given from 1700 Hrs/All other elements must be connected with Other Bus
658	RQ201985	OCC_226	slcps_sd	BUS	400KV BUS 2 AT NAKODAR(PSG)	PSPCL	D	Periodic Maintenance	24/Jan/2025	08:00	24/Jan/2025	18:00		PLANNED	Approved	24-Jan-25	08:00	24-Jan-25	18:00	
659	RQ201981	OCC_226	slcps_sd	BUS	400KV BUS 1 AT NAKODAR(PSG)	PSPCL	D	Periodic Maintenance	22/Jan/2025	08:00	22/Jan/2025	18:00		PLANNED	Approved	22-Jan-25	08:00	22-Jan-25	18:00	
660	RQ203133	OCC_226	ntpcos_sd	BUS	400KV BUS 2 AT SINGRAULI(NT)	NTPC	C	Generator-04 isolator replacement.	23/Jan/2025	08:00	26/Jan/2025	18:00	shutdown is required for 23-26 December 2024. but could not apply for previous month	PLANNED	Approved	23-Dec-24	08:00	26-Dec-24	18:00	All elements must be connected with Other Bus/ Subject to no generation constraint
661	RQ203132	OCC_226	ntpcos_sd	BUS	400KV BUS 1 AT SINGRAULI(NT)	NTPC	C	Bus-4 isolator replacement.	19/Jan/2025	08:00	22/Jan/2025	18:00	shutdown is required for 19-22 December 2024. but could not apply for previous month	PLANNED	Approved	19-Dec-24	08:00	22-Dec-24	18:00	All elements must be connected with Other Bus/ Subject to no generation constraint
662	RQ202596	OCC_226	slcuk_sd	BUS	400KV BUS 2 AT RISHIKESH(UK)	PTCUL	C	400 kv D/C Rishikesh-Koteshwar Bay construction work by M/s NRSSXXXVI Ltd	17/Jan/2025	08:00	20/Jan/2025	18:00		PLANNED	Approved	17-Jan-25	08:00	20-Jan-25	18:00	

663	RQ202595	OCC_226	sldcuk_sd	BUS	400KV BUS 1 AT RISHIKESH(UK)	PTCUL	C	400 kv D/C Rishikesh-Koteshwar Bay construction work by M/s NRSSXXXVI Ltd	13/Jan/2025	08:00	16/Jan/2025	18:00		PLANNED	Approved	13-Jan-25	08:00	16-Jan-25	18:00	
664	RQ203018	OCC_226	cpcc3_sd	BUS	400KV BUS 2 AT BAREILLY(PG)	POWER GRID	D	AMP of 400 KV Bus-2 at 400 KV Bareilly substation	15/Jan/2025	10:00	15/Jan/2025	18:00		PLANNED	Approved	15-Jan-25	10:00	15-Jan-25	18:00	
665	RQ202858	OCC_226	cpcc3_sd	BUS	400 KV BAREILLY_2(PG) - BUS 2	POWER GRID	D	To replace faulty polymer insulators.	14/Jan/2025	09:30	15/Jan/2025	17:30		PLANNED	Approved	14-Jan-25	09:30	15-Jan-25	17:30	
666	RQ203067	OCC_226	cpcc3_sd	BUS	400KV BUS 2 AT ALLAHABAD(PG)	POWER GRID	C	For bus bar relay retrofitting at Prayagraj SS	14/Jan/2025	08:00	17/Jan/2025	18:00		PLANNED	Approved	14-Jan-25	08:00	17-Jan-25	18:00	
667	RQ202854	OCC_226	cpcc3_sd	BUS	400 KV BAREILLY_2(PG) - BUS 1	POWER GRID	D	To replace faulty polymer insulators.	10/Jan/2025	09:30	11/Jan/2025	17:30		PLANNED	Approved	10-Jan-25	09:30	11-Jan-25	17:30	
668	RQ203066	OCC_226	cpcc3_sd	BUS	400KV BUS 1 AT ALLAHABAD(PG)	POWER GRID	C	For bus bar relay retrofitting at Prayagraj SS	10/Jan/2025	09:00	13/Jan/2025	18:00		PLANNED	Approved	10-Jan-25	09:00	13-Jan-25	18:00	
669	RQ203021	OCC_226	cpcc3_sd	BUS	400KV BUS 1 AT BAREILLY(PG)	POWER GRID	D	400 KV Bus-1 at 400 KV Bareilly substation	10/Jan/2025	09:00	10/Jan/2025	18:00		PLANNED	Approved	10-Jan-25	09:00	10-Jan-25	18:00	
670	RQ203054	OCC_226	sldcrs_sd	BUS	400KV BUS 1 AT AKAL(RS)	RRVPNL	D	Quarterly Maintenance	06/Jan/2025	14:00	07/Jan/2025	20:00		PLANNED	Approved	06-Jan-25	14:00	07-Jan-25	20:00	
671	RQ203348	OCC_226	sldcrs_sd	BUS	400KV BUS 1 AT KALISINDH(RS)	RRVPNL	D	Annual maintenance of 400KV BUS-1 and Pentagraph Isolators	01/Jan/2025	08:00	01/Jan/2025	18:00		PLANNED	Approved	01-Jan-25	08:00	01-Jan-25	18:00	
672	RQ203160	OCC_226	jhakri_sd	BUS	400KV BUS 1 AT NATHPA JHAKRI(SJ)	SJVN	D	Shutdown on 400KV Double Bus Bar System (Busbar-1, Busbar-2 and Bus Coupler) including Shutdown on all Generating Units (i.e. U#01 to U#06) for inspection of R-Phase Bus Earth Switch SF-6 Gas Compartment (Q51) of Unit#06 by OEM. During Shutdown Busbar-3, Busbar-4, 25MVA Station Transformer bay, 80MVAR Bus Reactor bay and all 400KV Lines (NJ-KW-I&II, NJ-Gumma-I&II and NJ-Rampur-I&II) originating from NJHPS will remain in charged condition.	06/Jan/2025	09:00	06/Jan/2025	17:00	Inspection of R-Phase Bus Earth Switch SF-6 Gas Compartment (Q51) of Unit#06 by OEM.	PLANNED	Approved	06-Jan-25	09:00	06-Jan-25	16:00	Subject to no generation schedule during shutdown(09:00-16:00Hrs)

673	RQ203161	OCC_226	jhakri_sd	BUS	400KV BUS 2 AT NATHPA JHAKRI(SJ)	SJVNL	D	Shutdown on 400KV Double Bus Bar System (Busbar-1, Busbar-2 and Bus Coupler) including Shutdown on all Generating Units (i.e. U#01 to U#06) for inspection of R-Phase Bus Earth Switch SF-6 Gas Compartment (Q51) of Unit#06 by OEM. During Shutdown Busbar-3, Busbar-4, 25MVA Station Transformer bay, 80MVAR Bus Reactor bay and all 400KV Lines (NJ-KW-I&II, NJ-Gumma-I&II and NJ-Rampur-I&II) originating from NJHPS will remain in charged condition.	06/Jan/2025	09:00	06/Jan/2025	17:00	Inspection of R-Phase Bus Earth Switch SF-6 Gas Compartment (Q51) of Unit#06 by OEM.	PLANNED	Approved	06-Jan-25	09:00	06-Jan-25	16:00	Subject to no generation schedule during shutdown(09:00-16:00Hrs)
674	RQ203287	OCC_226	rampur_sd	BUS	400KV BUS 1 AT RAMPUR HEP(SJ)	SJVNL	D	Shutdown on 400KV Double Bus Bar System (Busbar-1, Busbar-2 & Bus Coupler) including Shutdown on all Generating Units (i.e. U#01 to U#06) & 80 MVAR Bus Reactor for inspection of isolator & earth switch alignment & testing of interlocks, inspection of SF-6 Gas Compartment G1, G2 & G9 and also testing of busbar protection.	02/Jan/2025	09:00	05/Jan/2025	18:00	Annual Planned Maintenance	PLANNED	Approved	02-Jan-25	09:00	05-Jan-25	17:00	Shutdown may be allowed during non generating hours on daily basis/ Utility may take approval of all lines connected with bus(09:00-17:00Hrs)
675	RQ203288	OCC_226	rampur_sd	BUS	400KV BUS 2 AT RAMPUR HEP(SJ)	SJVNL	D	Shutdown on 400KV Double Bus Bar System (Busbar-1, Busbar-2 & Bus Coupler) including Shutdown on all Generating Units (i.e. U#01 to U#06) & 80 MVAR Bus Reactor for inspection of isolator & earth switch alignment & testing of interlocks, inspection of SF-6 Gas Compartment G1, G2 & G9 and also testing of busbar protection.	02/Jan/2025	09:00	05/Jan/2025	18:00	Annual Planned Maintenance	PLANNED	Approved	02-Jan-25	09:00	05-Jan-25	17:00	Shutdown may be allowed during non generating hours on daily basis/ Utility may take approval of all lines connected with bus(09:00-17:00Hrs)

676	RQ202617	OCC_226	cpcc1_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-4 @BIKANER_2 (PBTSL)	PBTSL	D	For AMP work	20/Jan/2025	17:00	21/Jan/2025	22:00		PLANNED	Approved	20-Jan-25	17:00	21-Jan-25	22:00	may be allowed along with line shutdown
677	RQ202587	OCC_226	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON 400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1 @JAIPUR SOUTH(PG)	POWER GRID	D	For AMP work	15/Jan/2025	08:00	15/Jan/2025	18:00		PLANNED	Approved	15-Jan-25	08:00	15-Jan-25	18:00	
678	RQ202588	OCC_226	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON AGRA-JAIPUR SOUTH (PG) CKT-1 @JAIPUR SOUTH(PG)	POWER GRID	D	For AMP work	13/Jan/2025	08:00	13/Jan/2025	18:00		PLANNED	Approved	13-Jan-25	08:00	13-Jan-25	18:00	
679	RQ202589	OCC_226	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON AGRA-JAIPUR SOUTH (PG) CKT-2 @JAIPUR SOUTH(PG)	POWER GRID	D	For AMP work	10/Jan/2025	08:00	10/Jan/2025	18:00		PLANNED	Approved	10-Jan-25	08:00	10-Jan-25	18:00	
680	RQ202584	OCC_226	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON KOTA(PG)-MERTA(RS) (PG) CKT-1 @KOTA(PG)	POWER GRID	D	For AMP work	08/Jan/2025	08:00	08/Jan/2025	18:00		PLANNED	Approved	08-Jan-25	08:00	08-Jan-25	18:00	
681	RQ202585	OCC_226	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1 @KOTA(PG)	POWER GRID	D	For AMP work	07/Jan/2025	08:00	07/Jan/2025	18:00		PLANNED	Approved	07-Jan-25	08:00	07-Jan-25	18:00	
682	RQ202593	OCC_226	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON BIKANER(RS)-SIKAR(PG) (RS) CKT-2 @SIKAR(PG)	RRVPNL	D	For AMP work	08/Jan/2025	08:00	08/Jan/2025	18:00	Line will also remain in shutdown	PLANNED	Approved	08-Jan-25	08:00	08-Jan-25	18:00	may be allowed along with line shutdown
683	RQ202592	OCC_226	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON BIKANER(RS)-SIKAR(PG) (RS) CKT-1 @SIKAR(PG)	RRVPNL	D	For AMP work	07/Jan/2025	08:00	07/Jan/2025	18:00	Line will also remain in shutdown	PLANNED	Approved	07-Jan-25	08:00	07-Jan-25	18:00	may be allowed along with line shutdown
684	RQ202871	OCC_226	stuup_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON REWA ROAD-PANKI (UP) CKT-1 @PANKI(UP)	UPPTCL	C	* SHUTDOWN OF 50MVAR REWA ROAD LINE REACTOR FOR REPLACEMENT OF 50MVAR LINE >X REACTOR TO 63 MVAR LINE REACTOR	02/Jan/2025	10:00	31/Jan/2025	17:00		PLANNED	Approved	02-Jan-25	10:00	31-Jan-25	17:00	Subject to real time grid condition

685	RQ203247	OCC_226	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400 KV FATEHGARH_III(PG)	PRTL	D	AMP Work	31/Jan/2025	17:00	31/Jan/2025	23:00		PLANNED	Approved	31-Jan-25	17:00	31-Jan-25	23:00	May be given subject to real time grid condition
686	RQ203246	OCC_226	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_III(PG)	PRTL	D	AMP Work	30/Jan/2025	17:00	30/Jan/2025	23:00		PLANNED	Approved	30-Jan-25	17:00	30-Jan-25	23:00	May be given subject to real time grid condition
687	RQ202859	OCC_226	stuuup_sd	BR/BSR/MSC/MSR	63 MVAR BUS REACTOR NO 1 AT 400 KV JEHTA_HARDOI ROAD (UP)	UPPTCL	C	* Shutdown of 63 MVA Bus Reactor for Annual routine testing work and >X maintenance work	29/Jan/2025	10:00	29/Jan/2025	17:00		PLANNED	Approved	29-Jan-25	10:00	29-Jan-25	17:00	
688	RQ202961	OCC_226	stuuup_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV SAMBHAL_PRSTL (UP)	UPPTCL	D	AMP Work	09/Jan/2025	09:00	09/Jan/2025	17:30		PLANNED	Approved	09-Jan-25	09:00	09-Jan-25	17:30	
689	RQ202005	OCC_226	sldcps_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV Jumpers, cleaning of bushes, BMK, CTR Panel and C&R Panels	27/Jan/2025	08:00	27/Jan/2025	18:00		PLANNED	Approved	27-Jan-25	08:00	27-Jan-25	18:00	
690	RQ203093	OCC_226	sldcrs_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY EQUIPMENTS	24/Jan/2025	10:00	24/Jan/2025	17:00		PLANNED	Approved	24-Jan-25	10:00	24-Jan-25	17:00	
691	RQ203091	OCC_226	sldcrs_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV AKAL(RS)	RRVPNL	D	Quarterly Maintenance	23/Jan/2025	11:00	24/Jan/2025	15:00		PLANNED	Approved	23-Jan-25	11:00	24-Jan-25	15:00	
692	RQ203094	OCC_226	sldcrs_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV AKAL(RS)	RRVPNL	D	Quarterly Maintenance	21/Jan/2025	11:00	22/Jan/2025	15:00		PLANNED	Approved	21-Jan-25	11:00	22-Jan-25	15:00	
693	RQ203092	OCC_226	sldcrs_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV BHADLA(RS)	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Equipment Testing work at 400KV GSS, Bhadla	21/Jan/2025	09:00	21/Jan/2025	14:00		PLANNED	Approved	21-Jan-25	09:00	21-Jan-25	14:00	Subject to real time grid condition
694	RQ202667	OCC_226	cpcc1_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV MANDOLA(PG)	POWER GRID	D	FOR CSD RECOMMISSIONING	24/Jan/2025	08:00	24/Jan/2025	18:00		PLANNED	Approved	24-Jan-25	08:00	24-Jan-25	18:00	
695	RQ202663	OCC_226	cpcc1_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV MANDOLA(PG)	POWER GRID	D	For CSD Fine Tuning	23/Jan/2025	08:00	23/Jan/2025	18:00		PLANNED	Approved	23-Jan-25	08:00	23-Jan-25	18:00	
696	RQ202636	OCC_226	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV KOTESWAR(TH)	POWER GRID	D	For implementation of updated mechanical protection settings.	22/Jan/2025	08:00	23/Jan/2025	18:00		PLANNED	Approved	22-Jan-25	08:00	23-Jan-25	18:00	
697	RQ202640	OCC_226	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV BALLABHGARH(PG)	POWER GRID	D	SCHEME CHECKING WORK	22/Jan/2025	08:00	22/Jan/2025	18:00		PLANNED	Approved	22-Jan-25	08:00	22-Jan-25	18:00	
698	RQ202662	OCC_226	cpcc1_sd	BR/BSR/MSC/MSR	225 MVAR BUS SERIES REACTOR NO 1 AT 400 KV MANDOLA(PG)	POWER GRID	D	For AMP work	20/Jan/2025	08:00	20/Jan/2025	18:00		PLANNED	Approved	20-Jan-25	08:00	20-Jan-25	18:00	

699	RQ202657	OCC_226	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)	POWER GRID	D	CSD FINETUNNING	17/Jan/2025	08:00	17/Jan/2025	18:00		PLANNED	Approved	17-Jan-25	08:00	17-Jan-25	18:00	
700	RQ202674	OCC_226	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV MEERUT(PG)	POWER GRID	D	AMP Work	16/Jan/2025	08:00	16/Jan/2025	18:00		PLANNED	Approved	16-Jan-25	08:00	16-Jan-25	18:00	
701	RQ202670	OCC_226	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV DWARKA (PG)	POWER GRID	D	AMP and Relay Testing of ICT	15/Jan/2025	08:00	15/Jan/2025	18:00		PLANNED	Approved	15-Jan-25	08:00	15-Jan-25	18:00	
702	RQ203459	OCC_226	cpcc3_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV KANPUR GIS(PG)	POWER GRID	D	AMP Work	11/Jan/2025	10:00	11/Jan/2025	18:00		PLANNED	Approved	11-Jan-25	10:00	11-Jan-25	18:00	
703	RQ202642	OCC_226	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV BHADLA_2 (PG)	POWER GRID	D	For AMP work	10/Jan/2025	08:00	11/Jan/2025	18:00		PLANNED	Approved	10-Jan-25	08:00	11-Jan-25	18:00	Subject to real time grid condition
704	RQ202639	OCC_226	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400KV JAIPUR SOUTH(PG)	POWER GRID	D	For AMP work	08/Jan/2025	08:00	08/Jan/2025	18:00		PLANNED	Approved	08-Jan-25	08:00	08-Jan-25	18:00	
705	RQ202664	OCC_226	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400 KV MANDOLA(PG)	POWER GRID	D	for relay testing work	08/Jan/2025	08:00	08/Jan/2025	18:00		PLANNED	Approved	08-Jan-25	08:00	08-Jan-25	18:00	
706	RQ202638	OCC_226	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV JAIPUR SOUTH(PG)	POWER GRID	D	For AMP work	06/Jan/2025	08:00	06/Jan/2025	18:00		PLANNED	Approved	06-Jan-25	08:00	06-Jan-25	18:00	
707	RQ203460	OCC_226	cpcc3_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400KV AGRA(PG)	POWER GRID	D	AMP OF 125MVAR BUS REACTOR. Implementation of interlock of Backup protection with OCEF	06/Jan/2025	08:00	06/Jan/2025	18:00		PLANNED	Approved	06-Jan-25	08:00	06-Jan-25	18:00	
708	RQ203458	OCC_226	cpcc3_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400KV ALLAHABAD(PG)	POWER GRID	D	Tie bay LBB Retrofitment Works at Prayagraj SS and amp work.	03/Jan/2025	09:00	03/Jan/2025	18:00		PLANNED	Approved	03-Jan-25	09:00	03-Jan-25	18:00	
709	RQ203461	OCC_226	cpcc3_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV AGRA(PG)	POWER GRID	D	AMP OF 125MVAR BUS REACTOR. Implementation of interlock of Backup protection with OCEF	03/Jan/2025	08:00	03/Jan/2025	18:00		PLANNED	Approved	03-Jan-25	08:00	03-Jan-25	18:00	
710	RQ203457	OCC_226	cpcc3_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV ALLAHABAD(PG)	POWER GRID	D	Tie bay LBB Retrofitment Works at Prayagraj SS.	02/Jan/2025	09:00	02/Jan/2025	18:00		PLANNED	Approved	02-Jan-25	09:00	02-Jan-25	18:00	
711	RQ202669	OCC_226	cpcc1_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV KOTPUTLI(PG)	POWER GRID	C	For Construction Activities of SS-104 Package (Construction of Firewall)	01/Jan/2025	08:00	15/Jan/2025	18:00		PLANNED	Approved	01-Jan-25	08:00	15-Jan-25	18:00	
712	RQ202609	OCC_226	slcdcuk_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV RISHIKESH(UK)	PTCUL	C	400 kv D/C Rishikesh-Koteswar Bay construction work by M/s NRSSXXXVI Ltd	22/Jan/2025	08:00	25/Jan/2025	18:00		PLANNED	Approved	22-Jan-25	08:00	25-Jan-25	18:00	

713	RQ202608	OCC_226	sldcuk_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV RISHIKESH(UK)	PTCUL	C	400 kV D/C Rishikesh-Koteshwar Bay construction work by M/s NRSSXXVI Ltd	03/Jan/2025	08:00	06/Jan/2025	18:00		PLANNED	Approved	03-Jan-25	08:00	06-Jan-25	18:00	
714	RQ202651	OCC_226	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_II(PG)		D	Spare reactor switching	15/Jan/2025	08:00	15/Jan/2025	18:00		PLANNED	Approved	15-Jan-25	08:00	15-Jan-25	18:00	May be given subject to real time grid condition
715	RQ202648	OCC_226	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV KHETRI (PKTSL)	PKTSL	D	For scheme checking work	15/Jan/2025	08:00	15/Jan/2025	18:00		PLANNED	Approved	15-Jan-25	17:00	15-Jan-25	23:59	May be given subject to real time grid condition
716	RQ203221	OCC_226	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV SIKAR_2(PSTL)	PSTL	D	For CSD Fine Tuning	13/Jan/2025	08:00	13/Jan/2025	18:00		PLANNED	Approved	13-Jan-25	08:00	13-Jan-25	18:00	
717	RQ202844	OCC_226	cpcc2_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 3 AT 400 KV KALA AMB(PKTL)	PKATL	D	For AMP work	08/Jan/2025	09:00	08/Jan/2025	18:00	kindly approve	PLANNED	Approved	08-Jan-25	09:00	08-Jan-25	18:00	
718	RQ203309	OCC_226	sldcrs_sd	BAY	411-52C MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly Maintenance and testing of bay equipments.	31/Jan/2025	08:00	31/Jan/2025	18:00		PLANNED	Approved	31-Jan-25	08:00	31-Jan-25	18:00	
719	RQ203299	OCC_226	sldcrs_sd	BAY	409-52C MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly Maintenance and testing of bay equipments.	30/Jan/2025	08:00	30/Jan/2025	18:00		PLANNED	Approved	30-Jan-25	08:00	30-Jan-25	18:00	
720	RQ203325	OCC_226	sldcrs_sd	BAY	418 MAIN BAY - 400KV PHAGI-AJMER (RS) CKT-2 AT PHAGI(RS)	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF ASSOCIATED BAY EQUIPMENTS	29/Jan/2025	08:00	29/Jan/2025	18:00		PLANNED	Approved	29-Jan-25	08:00	29-Jan-25	18:00	
721	RQ203301	OCC_226	sldcrs_sd	BAY	408-52C MAIN BAY - 400 KV ANTA-CHHABRA SCTPS (RS) CKT-2 (RRVPNL)	RRVPNL	D	Quarterly Maintenance and testing of bay equipments.	28/Jan/2025	08:00	28/Jan/2025	18:00		PLANNED	Approved	28-Jan-25	15:00	28-Jan-25	23:59	May be given from 15:00Hrs
722	RQ203303	OCC_226	sldcrs_sd	BAY	406-52C MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly Maintenance and testing of bay equipments.	27/Jan/2025	08:00	27/Jan/2025	18:00		PLANNED	Approved	27-Jan-25	08:00	27-Jan-25	18:00	
723	RQ203322	OCC_226	sldcrs_sd	BAY	401052T TIE BAY - 765/400KV 1500 MVA ICT 2 AT PHAGI(RS) AND 400KV PHAGI-AJMER (RS) CKT-1	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF ASSOCIATED BAY EQUIPMENTS	24/Jan/2025	08:00	24/Jan/2025	18:00		PLANNED	Approved	24-Jan-25	08:00	24-Jan-25	18:00	
724	RQ203300	OCC_226	sldcrs_sd	BAY	409-52T TIE BAY - 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2 (RRVPNL) AND 765/400 KV 1500 MVA ICT 2 AT ANTA(RS) AT 400 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly Maintenance and testing of bay equipments.	24/Jan/2025	08:00	24/Jan/2025	18:00		PLANNED	Approved	24-Jan-25	08:00	24-Jan-25	18:00	

725	RQ203302	OCC_226	sldcrs_sd	BAY	408-52T TIE BAY - 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1 (RRVPNL) AND 400 KV ANTA-CHHABRA SCTPS (RS) CKT-2 AT 400 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly Maintenance and testing of bay equipments.	23/Jan/2025	08:00	23/Jan/2025	18:00		PLANNED	Approved	23-Jan-25	15:00	23-Jan-25	23:59	May be given from 15:00Hrs
726	RQ203326	OCC_226	sldcrs_sd	BAY	419 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT PHAGI(RS)	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF ASSOCIATED BAY EQUIPMENTS	22/Jan/2025	08:00	22/Jan/2025	18:00		PLANNED	Approved	22-Jan-25	08:00	22-Jan-25	18:00	
727	RQ203333	OCC_226	sldcrs_sd	BAY	408 TIE BAY - 400/220KV 315 MVA ICT 1 AT AJMER(RS) AND 400KV PHAGI-AJMER (RS) CKT-1	RRVPNL	D	Half Yearly maintenance work of associated equipments	22/Jan/2025	08:00	22/Jan/2025	18:00		PLANNED	Approved	22-Jan-25	08:00	22-Jan-25	18:00	
728	RQ203304	OCC_226	sldcrs_sd	BAY	406-52T TIE BAY - 400 KV ANTA-CHHABRA SCTPS (RS) CKT-1 (RRVPNL) AND 765/400 KV 1500 MVA ICT 1 AT ANTA(RS) AT 400 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly Maintenance and testing of bay equipments.	22/Jan/2025	08:00	22/Jan/2025	18:00		PLANNED	Approved	22-Jan-25	08:00	22-Jan-25	18:00	
729	RQ203336	OCC_226	sldcrs_sd	BAY	40352T TIE BAY - 400 KV MERTA-KANKANI (RS) CKT-1 AND FUTURE AT 400 KV MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK	21/Jan/2025	08:00	21/Jan/2025	18:00		PLANNED	Approved	21-Jan-25	15:00	21-Jan-25	23:59	May be given from 1500 Hrs
730	RQ203305	OCC_226	sldcrs_sd	BAY	404-52T TIE BAY - 400 KV ANTA-KALISINDH (RS) CKT-1 (RRVPNL) AND FUTURE AT 400 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly Maintenance and testing of bay equipments.	21/Jan/2025	08:00	21/Jan/2025	18:00		PLANNED	Approved	21-Jan-25	15:00	21-Jan-25	23:59	May be given from 15:00Hrs
731	RQ203323	OCC_226	sldcrs_sd	BAY	40752T TIE BAY - 765/400KV 1500 MVA ICT 1 AT PHAGI(RS) AND 400KV PHAGI-HEERAPURA (RS) CKT-2	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF ASSOCIATED BAY EQUIPMENTS	20/Jan/2025	08:00	20/Jan/2025	18:00		PLANNED	Approved	20-Jan-25	08:00	20-Jan-25	18:00	
732	RQ203334	OCC_226	sldcrs_sd	BAY	405 TIE BAY - 400KV AJMER(RS)-DEEDWANA(MTS) (MTS) CKT-1 AND 400KV AJMER-BHILWARA (RS) CKT-2 AT AJMER(RS)	RRVPNL	D	Half Yearly maintenance work of associated equipments	20/Jan/2025	08:00	20/Jan/2025	18:00		PLANNED	Approved	20-Jan-25	08:00	20-Jan-25	18:00	

733	RQ203337	OCC_226	slcdcrs_sd	BAY	40352B MAIN BAY - 400 KV MERTA-KANKANI (RS) CKT-1 AT MERTA	RRVPNL	D	QUARTERLY MAINT.WORK	18/Jan/2025	08:00	18/Jan/2025	18:00		PLANNED	Approved	18-Jan-25	15:00	18-Jan-25	23:59	May be given from 1500 Hrs
734	RQ203339	OCC_226	slcdcrs_sd	BAY	40452A MAIN BAY - 400/220 KV 315 MVA ICT 1 AT MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK	17/Jan/2025	08:00	17/Jan/2025	18:00		PLANNED	Approved	17-Jan-25	08:00	17-Jan-25	18:00	
735	RQ203307	OCC_226	slcdcrs_sd	BAY	403-52T TIE BAY - 400 KV ANTA-KALISINDH (RS) CKT-2 (RRVPNL) AND FUTURE AT 400 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly Maintenance and testing of bay equipments.	17/Jan/2025	08:00	17/Jan/2025	18:00		PLANNED	Approved	17-Jan-25	15:00	17-Jan-25	23:59	May be given from 15:00Hrs
736	RQ203324	OCC_226	slcdcrs_sd	BAY	40752C MAIN BAY - 765/400KV 1500 MVA ICT 1 AT PHAGI(RS)	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF ASSOCIATED BAY EQUIPMENTS	16/Jan/2025	08:00	16/Jan/2025	18:00		PLANNED	Approved	16-Jan-25	08:00	16-Jan-25	18:00	
737	RQ203311	OCC_226	slcdcrs_sd	BAY	409-52D MAIN BAY - 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2 (RRVPNL) AT 400 KV ANTA(RS)	RRVPNL	D	Quarterly Maintenance and testing of bay equipments.	16/Jan/2025	08:00	16/Jan/2025	18:00		PLANNED	Approved	16-Jan-25	15:00	16-Jan-25	23:59	May be given from 15:00Hrs
738	RQ203338	OCC_226	slcdcrs_sd	BAY	40452T TIE BAY - 400 KV BHADLA-MERTA (RS) CKT-1 AND 400/220 KV 315 MVA ICT 1 AT MERTA(RS) AT 400 KV MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK	15/Jan/2025	08:00	15/Jan/2025	18:00		PLANNED	Approved	15-Jan-25	15:00	15-Jan-25	23:59	May be given from 1500 Hrs
739	RQ203335	OCC_226	slcdcrs_sd	BAY	402 TIE BAY - 400KV AJMER-BHILWARA (RS) CKT-1 AND FUTURE AT AJMER(RS)	RRVPNL	D	Half Yearly maintenance work of associated equipments	14/Jan/2025	08:00	14/Jan/2025	18:00		PLANNED	Approved	14-Jan-25	08:00	14-Jan-25	18:00	
740	RQ203343	OCC_226	slcdcrs_sd	BAY	40452B MAIN BAY - 400 KV BHADLA-MERTA (RS) CKT-1 (RRVPNL) AND 400KV BUS 2 AT MERTA(RS) AT 400 KV MERTA(RS) (RRVPNL)	RRVPNL	D	QUARTERLY MAINT.WORK	14/Jan/2025	08:00	14/Jan/2025	18:00		PLANNED	Approved	14-Jan-25	15:00	14-Jan-25	23:59	May be given from 1500 Hrs
741	RQ203310	OCC_226	slcdcrs_sd	BAY	408-52D MAIN BAY - 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1 (RRVPNL)	RRVPNL	D	Quarterly Maintenance and testing of bay equipments.	13/Jan/2025	08:00	13/Jan/2025	18:00		PLANNED	Approved	13-Jan-25	15:00	13-Jan-25	23:59	May be given from 15:00Hrs
742	RQ203341	OCC_226	slcdcrs_sd	BAY	40552A MAIN BAY - 400/220 KV 315 MVA ICT 2 AT MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK	10/Jan/2025	08:00	10/Jan/2025	18:00		PLANNED	Approved	10-Jan-25	08:00	10-Jan-25	18:00	

743	RQ203312	OCC_226	slcdcrs_sd	BAY	406-52D MAIN BAY - 400 KV ANTA-CHHABRA SCTPS (RS) CKT-1 (RRVPNL)	RRVPNL	D	Quarterly Maintenance and testing of bay equipments.	10/Jan/2025	08:00	10/Jan/2025	18:00		PLANNED	Approved	10-Jan-25	15:00	10-Jan-25	23:59	May be given from 15:00Hrs
744	RQ203340	OCC_226	slcdcrs_sd	BAY	40552T TIE BAY - 400 KV MERTA-RATANGARH (RS) CKT-1 AND 400/220 KV 315 MVA ICT 2 AT MERTA(RS) AT 400 KV MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK	09/Jan/2025	08:00	09/Jan/2025	18:00		PLANNED	Approved	09-Jan-25	08:00	09-Jan-25	18:00	
745	RQ203342	OCC_226	slcdcrs_sd	BAY	40552B MAIN BAY - 400 KV MERTA-RATANGARH (RS) CKT-1 AT MERTA	RRVPNL	D	QUARTERLY MAINT.WORK	07/Jan/2025	08:00	07/Jan/2025	18:00		PLANNED	Approved	07-Jan-25	08:00	07-Jan-25	18:00	
746	RQ203306	OCC_226	slcdcrs_sd	BAY	404-52D MAIN BAY - 400 KV ANTA-KALISINDH (RS) CKT-1 (RRVPNL)	RRVPNL	D	Quarterly Maintenance and testing of bay equipments.	03/Jan/2025	08:00	03/Jan/2025	18:00		PLANNED	Approved	03-Jan-25	15:00	03-Jan-25	23:59	May be given from 15:00Hrs
747	RQ203308	OCC_226	slcdcrs_sd	BAY	403-52D MAIN BAY - 400 KV ANTA-KALISINDH (RS) CKT-2 (RRVPNL)	RRVPNL	D	Quarterly Maintenance and testing of bay equipments.	02/Jan/2025	08:00	02/Jan/2025	18:00		PLANNED	Approved	02-Jan-25	15:00	02-Jan-25	23:59	May be given from 15:00Hrs
748	RQ202874	OCC_226	stuup_sd	BAY	405 BUS COUPLER BAY - 400 KV JEHTA_HARDOI ROAD (UP) - BUS 1 (UPPTCL) AND 400 KV JEHTA_HARDOI ROAD (UP) - BUS 2 AT 400 KV JEHTA_HARDOI ROAD (UP) (UPPTCL)	UPPTCL	C	* Shutdown of 400 kV Bus Coupler for Annual routine testing work and >X maintenance work	30/Jan/2025	10:00	30/Jan/2025	17:00		PLANNED	Approved	30-Jan-25	10:00	30-Jan-25	17:00	
749	RQ202921	OCC_226	stuup_sd	BAY	406 MAIN BAY - 400 KV FIROZABAD(PJFTL)-JAWAHARPUR_T PS(UP) (UP) CKT-2 (UPPTCL)	UPPTCL	D	AMP works	14/Jan/2025	08:00	14/Jan/2025	18:00		PLANNED	Approved	14-Jan-25	08:00	14-Jan-25	18:00	
750	RQ202645	OCC_226	stuup_sd	BAY	415 MAIN BAY - 765KV/400KV AGRA FATEHBAD(UP)-ICT-2 AT AGRA FATEHBAD(UP)	UPPTCL	C	* Annual maintenance and Testing of work at 765kV Substation Fatehabad. >X* 23.11.2024 11:58:08 INDIA (11007967) Phone 790211505	11/Jan/2025	13:00	11/Jan/2025	17:00		PLANNED	Approved	11-Jan-25	13:00	11-Jan-25	17:00	

751	RQ202719	OCC_226	stuup_sd	BAY	412 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV AGRA FATEHBAD(UP)	UPPTCL	D	* Annual maintenance and Testing of work at 765kV Substation Fatehabad. >X* 23.11.2024 11:57:48 INDIA (11007967) Phone 790211505	11/Jan/2025	08:00	11/Jan/2025	12:00		PLANNED	Approved	11-Jan-25	08:00	11-Jan-25	12:00	
752	RQ202310	OCC_226	stuup_sd	BAY	409 MAIN BAY - 400KV AGRA FATEHBAD-AGRA SOUTH (UP) CKT-1 AT AGRA FATEHBAD(UP)	UPPTCL	C	* Annual maintenance and Testing of work at 765kV Substation Fatehabad. >X* 23.11.2024 11:57:36 INDIA (11007967) Phone 790211505	10/Jan/2025	13:00	10/Jan/2025	17:00		PLANNED	Approved	10-Jan-25	13:00	10-Jan-25	17:00	
753	RQ202920	OCC_226	stuup_sd	BAY	403 MAIN BAY - 400 KV FIROZABAD(PJFTL)- JAWAHARPUR_T PS(UP) (UP) CKT-1 (UPPTCL)	UPPTCL	D	AMP works	10/Jan/2025	08:00	10/Jan/2025	18:00		PLANNED	Approved	10-Jan-25	08:00	10-Jan-25	18:00	
754	RQ202718	OCC_226	stuup_sd	BAY	406 MAIN BAY - 400KV AGRA FATEHBAD-AGRA SOUTH (UP) CKT-2 AT AGRA FATEHBAD(UP)	UPPTCL	D	* Annual maintenance and Testing of work at 765kV Substation Fatehabad. >X* 23.11.2024 11:56:54 INDIA (11007967) Phone 790211505	10/Jan/2025	08:00	10/Jan/2025	12:00		PLANNED	Approved	10-Jan-25	08:00	10-Jan-25	12:00	
755	RQ202307	OCC_226	stuup_sd	BAY	413 MAIN BAY - 400KV AGRA(UP)- AGRA FATEHBAD(UP) (PG) CKT-1 AT AGRA FATEHBAD(UP)	UPPTCL	C	* Annual maintenance and Testing of work at 765kV Substation Fatehabad. >X* 23.11.2024 11:56:38 INDIA (11007967) Phone 790211505	08/Jan/2025	13:00	08/Jan/2025	17:00		PLANNED	Approved	08-Jan-25	13:00	08-Jan-25	17:00	
756	RQ202308	OCC_226	stuup_sd	BAY	410 MAIN BAY - 400KV AGRA FATEHBAD- MATHURA (UP) CKT-1 AT AGRA FATEHBAD(UP)	UPPTCL	C	* Annual maintenance and Testing of work at 765kV Substation Fatehabad. >X* 23.11.2024 11:56:26 INDIA (11007967) Phone 790211505	08/Jan/2025	08:00	08/Jan/2025	12:00		PLANNED	Approved	08-Jan-25	08:00	08-Jan-25	12:00	
757	RQ202720	OCC_226	stuup_sd	BAY	404 MAIN BAY - 400KV AGRA(PG)- AGRA FATEHBAD(UP) (PG) CKT-1 AT AGRA FATEHBAD(UP)	UPPTCL	D	* Annual maintenance and Testing of work at 765kV Substation Fatehabad. >X* 23.11.2024 11:54:40 INDIA (11007967) Phone 790211505	07/Jan/2025	08:00	07/Jan/2025	12:00		PLANNED	Approved	07-Jan-25	08:00	07-Jan-25	12:00	
758	RQ202964	OCC_226	stuup_sd	BAY	410 MAIN BAY - 400 KV SAMBHAL_PRSTL-RAMPUR_PRSTL (UP) CKT-2 (UPPTCL) AT 400 KV SAMBHAL_PRSTL (UP)	UPPTCL	C	CB Interrupter Replacement Work	01/Jan/2025	08:00	31/Jan/2025	18:00		PLANNED	Approved	01-Jan-25	08:00	31-Jan-25	18:00	

759	RQ202138	OCC_226	slcpcs_sd	BAY	414 TIE BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV MUKTSAR(PS) AND FUTURE AT 400 KV MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	29/Jan/2025	08:00	29/Jan/2025	18:00		PLANNED	Approved	29-Jan-25	08:00	29-Jan-25	18:00	
760	RQ202137	OCC_226	slcpcs_sd	BAY	410 MAIN BAY - 400KV MUKTSAR-MAKHU (PS) CKT-2 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of clamp and connectors of bay 410 and cleaning of CR panel and BMK of CT, CB related with associated bay	29/Jan/2025	08:00	29/Jan/2025	18:00		PLANNED	Approved	29-Jan-25	08:00	29-Jan-25	18:00	
761	RQ202136	OCC_226	slcpcs_sd	BAY	406 MAIN BAY - 400KV MUKTSAR-MAKHU (PS) CKT-2 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	27/Jan/2025	08:00	27/Jan/2025	18:00		PLANNED	Approved	27-Jan-25	08:00	27-Jan-25	18:00	
762	RQ202132	OCC_226	slcpcs_sd	BAY	405 TIE BAY - 400KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-2 AND 400KV MUKTSAR-MAKHU (PS) CKT-2 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	22/Jan/2025	08:00	22/Jan/2025	18:00		PLANNED	Approved	22-Jan-25	08:00	22-Jan-25	18:00	
763	RQ202092	OCC_226	slcpcs_sd	BAY	404 MAIN BAY - 400KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-2 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	20/Jan/2025	08:00	20/Jan/2025	18:00		PLANNED	Approved	20-Jan-25	08:00	20-Jan-25	18:00	
764	RQ202094	OCC_226	slcpcs_sd	BAY	407 MAIN BAY - 400KV MUKTSAR-MAKHU (PS) CKT-1 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of clamp and connectors of bay 407 and cleaning of CR panel and BMK of CT, CB related with associated bay	20/Jan/2025	08:00	20/Jan/2025	18:00		PLANNED	Approved	20-Jan-25	08:00	20-Jan-25	18:00	
765	RQ202316	OCC_226	slcpcs_sd	BAY	411 TIE BAY - 400/220 KV 500 MVA ICT 4 AT RAJPURA(PS) (PSTCL) AND FUTURE AT 400 KV RAJPURA(PS) (PSTCL)	PSTCL	D	Annual protection testing of ICT and its related equipments.	17/Jan/2025	08:00	17/Jan/2025	18:00		PLANNED	Approved	17-Jan-25	08:00	17-Jan-25	18:00	
766	RQ202315	OCC_226	slcpcs_sd	BAY	412 MAIN BAY - 400/220 KV 500 MVA ICT 4 AT RAJPURA(PS) (PSTCL) AT 400 KV RAJPURA(PS)	PSTCL	D	Annual protection testing of ICT and its related equipments.	17/Jan/2025	08:00	17/Jan/2025	18:00		PLANNED	Approved	17-Jan-25	08:00	17-Jan-25	18:00	
767	RQ202089	OCC_226	slcpcs_sd	BAY	403 MAIN BAY - 400KV MUKTSAR-MAKHU (PS) CKT-1 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	16/Jan/2025	08:00	16/Jan/2025	18:00		PLANNED	Approved	16-Jan-25	08:00	16-Jan-25	18:00	

768	RQ202594	OCC_226	slcpcs_sd	BAY	406 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT ROPAR(PSTCL) (PSTCL) AT 400 KV ROPAR(PSTCL)	PSTCL	D	Half yearly Mtc of 406 & 405 bay and its related equipments	16/Jan/2025	08:00	16/Jan/2025	18:00		PLANNED	Approved	16-Jan-25	08:00	16-Jan-25	18:00	
769	RQ202591	OCC_226	slcpcs_sd	BAY	405 TIE BAY - 400 KV KOLDAM(NT)-ROPAR(PSTCL) (PKTCL) CKT-1 (PSTCL) AND 400/220 KV 500 MVA ICT 2 AT ROPAR(PSTCL) AT 400 KV ROPAR(PSTCL) (PSTCL)	PSTCL	D	Half yearly Mtc of 406 & 405 bay and its related equipments	16/Jan/2025	08:00	16/Jan/2025	18:00		PLANNED	Approved	16-Jan-25	08:00	16-Jan-25	18:00	
770	RQ202088	OCC_226	slcpcs_sd	BAY	404 MAIN BAY - 400KV NAKODAR(PSG)-MAKHU(P) (PS) CKT-1 AT MAKHU(P)	PSTCL	D	Nut bolt tightening of clamp and connectors of bay 404 and cleaning of CR panel and BMK of CT,CB related with associated bay	15/Jan/2025	08:00	15/Jan/2025	18:00		PLANNED	Approved	15-Jan-25	08:00	15-Jan-25	18:00	
771	RQ203353	OCC_226	slcpcs_sd	BAY	409 MAIN BAY - 400/220 KV 500 MVA ICT 3 AT RAJPURA(P) (PSTCL) AT 400 KV RAJPURA(P)	PSTCL	D	Annual protection testing of ICT and its related equipments.	15/Jan/2025	08:00	15/Jan/2025	18:00		PLANNED	Approved	15-Jan-25	08:00	15-Jan-25	18:00	
772	RQ203354	OCC_226	slcpcs_sd	BAY	408 TIE BAY - 400/220 KV 500 MVA ICT 3 AT RAJPURA(P) AND FUTURE	PSTCL	D	Annual protection testing of ICT and its related equipments.	15/Jan/2025	08:00	15/Jan/2025	18:00		PLANNED	Approved	15-Jan-25	08:00	15-Jan-25	18:00	
773	RQ202331	OCC_226	slcpcs_sd	BAY	402 TIE BAY - 400 KV ROPAR(PSTCL)-LUDHIANA(PG) (PKTCL) CKT-1 (PSTCL) AND 400/220 KV 500 MVA ICT 1 AT ROPAR(PSTCL) AT 400 KV ROPAR(PSTCL) (PSTCL)	PSTCL	D	Half yearly maintenance of bay 403 & 402 and its related equipments.	14/Jan/2025	08:00	14/Jan/2025	18:00		PLANNED	Approved	14-Jan-25	08:00	14-Jan-25	18:00	
774	RQ202332	OCC_226	slcpcs_sd	BAY	403 MAIN BAY - 400/220 KV 500 MVA ICT 1 AT ROPAR(PSTCL) (PSTCL) AT 400 KV ROPAR(PSTCL)	PSTCL	D	Half yearly maintenance of bay 403 & 402 and its related equipments.	14/Jan/2025	08:00	14/Jan/2025	18:00		PLANNED	Approved	14-Jan-25	08:00	14-Jan-25	18:00	

775	RQ202085	OCC_226	slcpcs_sd	BAY	411 TIE BAY - 400 KV JALANDHAR(PG)-DHANANSU(PS) (PG) CKT-1 (PSTCL) AND 400/220 KV 500 MVA ICT 1 AT DHANANSU(PS) AT 400 KV DHANANSU(PS) (PSTCL)	PSTCL	D	Periodical Testing of Breaker	10/Jan/2025	13:00	10/Jan/2025	17:00		PLANNED	Approved	10-Jan-25	13:00	10-Jan-25	17:00	
776	RQ202084	OCC_226	slcpcs_sd	BAY	408 TIE BAY - 400 KV KURUKSHETRA(PG)-DHANANSU(PS) (PG) CKT-1 (PSTCL) AND FUTURE AT 400 KV DHANANSU(PS) (PSTCL)	PSTCL	D	Periodical Testing of Breaker and CT	10/Jan/2025	08:00	10/Jan/2025	13:00		PLANNED	Approved	10-Jan-25	08:00	10-Jan-25	13:00	
777	RQ202329	OCC_226	slcpcs_sd	BAY	402 TIE BAY - 400 KV ROPAR(PSTCL)-LUDHIANA(PG) (PKTCL) CKT-1 (PSTCL) AND 400/220 KV 500 MVA ICT 1 AT ROPAR(PSTCL) AT 400 KV ROPAR(PSTCL) (PSTCL)	PSTCL	D	Half yearly maintenance of bay 401 & 402 and its related equipments.	09/Jan/2025	08:00	09/Jan/2025	18:00		PLANNED	Approved	09-Jan-25	08:00	09-Jan-25	18:00	
778	RQ202327	OCC_226	slcpcs_sd	BAY	401 MAIN BAY - 400 KV ROPAR(PSTCL)-LUDHIANA(PG) (PKTCL) CKT-1 (PSTCL) AT 400 KV ROPAR(PSTCL)	PSTCL	D	Half yearly maintenance of bay 401 & 402 and its related equipments.	09/Jan/2025	08:00	09/Jan/2025	18:00		PLANNED	Approved	09-Jan-25	08:00	09-Jan-25	18:00	
779	RQ202083	OCC_226	slcpcs_sd	BAY	402 TIE BAY - 400KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-1 AND 400KV MUKTSAR-MAKHU (PS) CKT-1 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	08/Jan/2025	08:00	08/Jan/2025	18:00		PLANNED	Approved	08-Jan-25	08:00	08-Jan-25	18:00	
780	RQ202081	OCC_226	slcpcs_sd	BAY	401 MAIN BAY - 400KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-1 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	07/Jan/2025	08:00	07/Jan/2025	18:00		PLANNED	Approved	07-Jan-25	08:00	07-Jan-25	18:00	

781	RQ202082	OCC_226	slcpcs_sd	BAY	401 MAIN BAY - 400KV NAKODAR(PSG)-MAKHU(P5) (PS) CKT-2 AT MAKHU(P5)	PSTCL	D	Nut bolt tightening of clamp and connectors of bay 401 and cleaning of CR panel and BMK of CT,CB related with associated bay	07/Jan/2025	08:00	07/Jan/2025	18:00		PLANNED	Approved	07-Jan-25	08:00	07-Jan-25	18:00	
782	RQ202318	OCC_226	slcpcs_sd	BAY	404 MAIN BAY - 400 KV KOLDAM(NT)-ROPAR(PSTCL) (PKTCL) CKT-1 (PSTCL) AT 400 KV ROPAR(PSTCL)	PSTCL	D	Half yearly maintenance of bay 404 & 405 and its related equipments.	07/Jan/2025	08:00	07/Jan/2025	18:00		PLANNED	Approved	07-Jan-25	08:00	07-Jan-25	18:00	
783	RQ202319	OCC_226	slcpcs_sd	BAY	405 TIE BAY - 400 KV KOLDAM(NT)-ROPAR(PSTCL) (PKTCL) CKT-1 (PSTCL) AND 400/220 KV 500 MVA ICT 2 AT ROPAR(PSTCL) AT 400 KV ROPAR(PSTCL) (PSTCL)	PSTCL	D	Half yearly maintenance of bay 404 & 405 and its related equipments.	07/Jan/2025	08:00	07/Jan/2025	18:00		PLANNED	Approved	07-Jan-25	08:00	07-Jan-25	18:00	
784	RQ202641	OCC_226	slcpcs_sd	BAY	408 TIE BAY - 400 KV KURUKSHETRA(PG)-DHANANSU(P5) (PG) CKT-1 (PSTCL) AND FUTURE AT 400 KV DHANANSU(P5) (PSTCL)	PSTCL	C	wiring replacement and Tie C&R panel change	05/Jan/2025	08:00	20/Jan/2025	18:00		PLANNED	Approved	05-Jan-25	08:00	20-Jan-25	18:00	
785	RQ203393	OCC_226	ntpcos_sd	BAY	405 TIE BAY - 400KV AURAIYA(NT)-AGRA(PG) (PG) CKT-1 AND FUTURE AT AGRA(PG)	POWER GRID	C	R&M of 400 KV Bus Bar	28/Jan/2025	08:00	29/Jan/2025	18:00		PLANNED	Approved	28-Jan-25	08:00	29-Jan-25	18:00	
786	RQ203396	OCC_226	ntpcos_sd	BAY	405 TIE BAY - 400KV AURAIYA(NT)-AGRA(PG) (PG) CKT-1 AND 400/220KV 315 MVA ICT 1 AT AURAIYA(NT)	POWER GRID	C	R&M of 400 KV Bus Bar	23/Jan/2025	08:00	24/Jan/2025	18:00		PLANNED	Approved	23-Jan-25	08:00	24-Jan-25	18:00	
787	RQ203103	OCC_226	slcdv_sd	BAY	406 MAIN BAY - 400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-2 AT BAMNOLI(DV)	POWER GRID	D	For CB testing and other PMS work	22/Jan/2025	08:00	22/Jan/2025	12:00		PLANNED	Approved	22-Jan-25	08:00	22-Jan-25	12:00	
788	RQ203061	OCC_226	cpcc3_sd	BAY	409 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT ALLAHABAD(PG) (POWERGRID)	POWER GRID	C	CB retrofitting works at Prayagraj SS.	20/Jan/2025	09:00	26/Jan/2025	18:00		PLANNED	Approved	20-Jan-25	09:00	26-Jan-25	18:00	

789	RQ203392	OCC_226	ntpcos_sd	BAY	402 TIE BAY - 400/220 KV 315 MVA ICT 2 AT AURAIYA(NT) AND FUTURE	POWER GRID	C	R&M of 400 KV Bus Bar	18/Jan/2025	08:00	20/Jan/2025	18:00		PLANNED	Approved	18-Jan-25	08:00	20-Jan-25	18:00	
790	RQ203194	OCC_226	cpcc2_sd	BAY	407 MAIN BAY - 400KV CHAMERA_1(NH)-JALANDHAR(PG) (PG) CKT-2 AT JALANDHAR(PG)	POWER GRID	C	CB Drive overhauling work	16/Jan/2025	10:00	18/Jan/2025	18:00	kindly approve	PLANNED	Approved	16-Jan-25	10:00	18-Jan-25	18:00	
791	RQ203102	OCC_226	cpcc3_sd	BAY	415 MAIN BAY - 400KV BALIA(PG)-BIHARSHARIFF(PG) (UNDEF) CKT-1 AT BALIA(PG)	POWER GRID	C	CB RETROFITMENT WORK	16/Jan/2025	09:00	23/Jan/2025	18:00		PLANNED	Approved	16-Jan-25	09:00	23-Jan-25	18:00	
792	RQ202685	OCC_226	cpcc1_sd	BAY	429 TIE BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV BALLABHGARH(PG) (POWERGRID) AND 400KV BUS 4 AT BALLABHGARH(PG) AT 400 KV BALLABHGARH(PG) (POWERGRID)	POWER GRID	C	FOR CB OVER HAULING	16/Jan/2025	08:00	18/Jan/2025	18:00		PLANNED	Approved	16-Jan-25	08:00	18-Jan-25	18:00	
793	RQ202726	OCC_226	cpcc1_sd	BAY	412 MAIN BAY - 400 KV BHIWANI-JIND (PG) CKT-1 (POWERGRID) AT 400 KV BHIWANI(PG)	POWER GRID	C	FOR CB Interrupter Overhauling Work	16/Jan/2025	08:00	18/Jan/2025	18:00		PLANNED	Approved	16-Jan-25	08:00	18-Jan-25	18:00	
794	RQ202725	OCC_226	cpcc1_sd	BAY	427 TIE BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV KURUKSHETRA(PG) AND 400KV ABDULLAPUR-KURUKSHETRA (PG) CKT-2	POWER GRID	C	FOR CB INSPECTION AND RECTIFICATION WORKS	14/Jan/2025	08:00	19/Jan/2025	18:00		PLANNED	Approved	14-Jan-25	08:00	19-Jan-25	18:00	
795	RQ203195	OCC_226	cpcc2_sd	BAY	401 MAIN BAY - 400KV CHAMERA_1(NH)-JALANDHAR(PG) (PG) CKT-1 AT JALANDHAR(PG)	POWER GRID	C	CB Drive overhauling work	13/Jan/2025	10:00	15/Jan/2025	18:00	kindly approve	PLANNED	Approved	13-Jan-25	10:00	15-Jan-25	18:00	
796	RQ203062	OCC_226	cpcc3_sd	BAY	406 MAIN BAY - 400/220 KV 315 MVA ICT 2 AT ALLAHABAD(PG) (POWERGRID) AT 400 KV ALLAHABAD(PG)	POWER GRID	C	406 CB retrofitting works	13/Jan/2025	09:00	19/Jan/2025	18:00		PLANNED	Approved	13-Jan-25	09:00	19-Jan-25	18:00	
797	RQ202684	OCC_226	cpcc1_sd	BAY	428 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV BALLABHGARH(PG) AND 400KV BUS 3 AT BALLABHGARH(PG)	POWER GRID	C	FOR CB OVER HAULING	13/Jan/2025	08:00	15/Jan/2025	18:00		PLANNED	Approved	13-Jan-25	08:00	15-Jan-25	18:00	

798	RQ202216	OCC_226	slcpcs_sd	BAY	424 MAIN BAY - 400 KV DEHAR(BB)-RAJPURA(PS) (BB) CKT-1 AT RAJPURA(PS)	POWER GRID	D	Annual Protection testing of bay equipments.	10/Jan/2025	14:00	10/Jan/2025	18:00		PLANNED	Rejected						Consent denied by Powergrid/Utility may apply the complete Line shutdown
799	RQ202213	OCC_226	slcpcs_sd	BAY	423 TIE BAY - 400 KV DEHAR(BB)-RAJPURA(PS) (BB) CKT-1 AND FUTURE AT RAJPURA(PS)	POWER GRID	D	Annual Protection testing of bay equipments.	10/Jan/2025	08:00	10/Jan/2025	14:00		PLANNED	Rejected						Consent denied by Powergrid/Utility may apply the complete Line shutdown
800	RQ202214	OCC_226	slcpcs_sd	BAY	424 MAIN BAY - 400 KV DEHAR(BB)-RAJPURA(PS) (BB) CKT-1 AT RAJPURA(PS)	POWER GRID	D	Annual Protection testing of bay equipments.	09/Jan/2025	14:00	09/Jan/2025	18:00		PLANNED	Rejected						Consent denied by Powergrid/Utility may apply the complete Line shutdown
801	RQ202985	OCC_226	cpcc3_sd	BAY	430 MAIN BAY - 400/220KV 315 MVA ICT 2 AT KANPUR(PG)	POWER GRID	C	Un-installation of BHEL make circuit breaker & installation of Siemens make Circuit Breaker	09/Jan/2025	08:00	14/Jan/2025	18:00		PLANNED	Approved	09-Jan-25	08:00	14-Jan-25	18:00		
802	RQ203004	OCC_226	cpcc3_sd	BAY	426 MAIN BAY - 400/220KV 315 MVA ICT 1 AT KANPUR(PG)	POWER GRID	C	Un-installation of BHEL make circuit breaker & installation of Siemens make Circuit Breaker	09/Jan/2025	08:00	14/Jan/2025	18:00		PLANNED	Approved	09-Jan-25	08:00	14-Jan-25	18:00		
803	RQ202212	OCC_226	slcpcs_sd	BAY	423 TIE BAY - 400 KV DEHAR(BB)-RAJPURA(PS) (BB) CKT-1 AND FUTURE AT RAJPURA(PS)	POWER GRID	D	Annual Protection testing of bay equipments.	09/Jan/2025	08:00	09/Jan/2025	14:00		PLANNED	Rejected						Consent denied by Powergrid/Utility may apply the complete Line shutdown
804	RQ202178	OCC_226	slcpcs_sd	BAY	420 TIE BAY - 400 KV BHIWANI(BB)-RAJPURA(PS) (BB) CKT-1 AND FUTURE AT RAJPURA(PS)	POWER GRID	D	Annual Protection testing of bay equipments.	08/Jan/2025	14:00	08/Jan/2025	18:00		PLANNED	Rejected						Consent denied by Powergrid/Utility may apply the complete Line shutdown
805	RQ203101	OCC_226	cpcc3_sd	BAY	407 MAIN BAY - 400 KV BALIA-PATNA (PG) CKT-2 AND 400KV BUS 1 AT BALIA(PG)	POWER GRID	C	CB RETROFITMENT WORK	08/Jan/2025	09:00	15/Jan/2025	18:00		PLANNED	Approved	08-Jan-25	09:00	15-Jan-25	18:00		
806	RQ202683	OCC_226	cpcc1_sd	BAY	433 MAIN BAY - 400KV KANPUR-BALLABHGARH (PG) CKT-1 AT BALLABHGARH(PG)	POWER GRID	C	FOR CB OVER HAULING	08/Jan/2025	08:00	10/Jan/2025	18:00		PLANNED	Approved	08-Jan-25	08:00	10-Jan-25	18:00		
807	RQ202724	OCC_226	cpcc1_sd	BAY	426 MAIN BAY - 400KV ABDULLAPUR-KURUKSHETRA (PG) CKT-2 AT KURUKSHETRA(PG)	POWER GRID	C	FOR CB INSPECTION AND RECTIFICATION WORKS	08/Jan/2025	08:00	13/Jan/2025	18:00		PLANNED	Approved	08-Jan-25	08:00	13-Jan-25	18:00		

808	RQ202177	OCC_226	slcpcs_sd	BAY	421 MAIN BAY - 400 KV BHIWANI(BB)-RAJPURA(PS) (BB) CKT-1 AT RAJPURA(PS)	POWER GRID	D	Annual Protection testing of bay equipments.	08/Jan/2025	08:00	08/Jan/2025	14:00		PLANNED	Rejected						Consent denied by Powergrid/Utility may apply the complete Line shutdown
809	RQ202171	OCC_226	slcpcs_sd	BAY	420 TIE BAY - 400 KV BHIWANI(BB)-RAJPURA(PS) (BB) CKT-1 AND FUTURE AT RAJPURA(PS)	POWER GRID	D	Annual Protection testing of bay equipments.	07/Jan/2025	14:00	07/Jan/2025	18:00		PLANNED	Rejected						Consent denied by Powergrid/Utility may apply the complete Line shutdown
810	RQ202169	OCC_226	slcpcs_sd	BAY	421 MAIN BAY - 400 KV BHIWANI(BB)-RAJPURA(PS) (BB) CKT-1 AT RAJPURA(PS)	POWER GRID	D	Annual Protection testing of bay equipments.	07/Jan/2025	09:00	07/Jan/2025	14:00		PLANNED	Rejected						Consent denied by Powergrid/Utility may apply the complete Line shutdown
811	RQ203016	OCC_226	cpcc3_sd	BAY	427 MAIN BAY - 400 KV KANPUR-KANPUR (PG) CKT-1 (POWERGRID) AT 400 KV KANPUR(PG)	POWER GRID	C	S/d required along with bay Bay-424 for checking CT core for un-installation of CT from 424 Bay	03/Jan/2025	08:00	06/Jan/2025	18:00		PLANNED	Approved	03-Jan-25	08:00	06-Jan-25	18:00	Ckt-1 must be in service	
812	RQ203017	OCC_226	cpcc3_sd	BAY	429 MAIN BAY - 400KV KANPUR-KANPUR (PG) CKT-1 AT KANPUR(PG)	POWER GRID	C	S/d required along with bay Bay-424 for checking CT core for un-installation of CT from 424 Bay	03/Jan/2025	08:00	06/Jan/2025	18:00		PLANNED	Approved	07-Jan-25	08:00	10-Jan-25	18:00	Ckt-1 must be in service	
813	RQ203005	OCC_226	cpcc3_sd	BAY	425 TIE BAY - SVC NO 2(-140/+140MVAR) AT 400 KV KANPUR(PG) (POWERGRID) AND 400/220 KV 315 MVA ICT 1 AT KANPUR(PG) AT 400 KV KANPUR(PG) (POWERGRID)	POWER GRID	C	Un-installation of Siemens make circuit breaker & ALSTOM CT from Bay. S/d of Bay-424 & bay-425 is required together. ICT-1 will remain charged from it's Main bay-426	03/Jan/2025	08:00	08/Jan/2025	18:00		PLANNED	Approved	03-Jan-25	08:00	08-Jan-25	18:00		
814	RQ203009	OCC_226	cpcc3_sd	BAY	424 MAIN BAY - SVC NO 2(-140/+140MVAR) AT 400 KV KANPUR(PG)	POWER GRID	C	Un-installation of Siemens make circuit breaker & ALSTOM CT from Bay. S/d of Bay-424 & bay-425 is required together. ICT-1 will remain charged from it's Main bay-426	03/Jan/2025	08:00	08/Jan/2025	18:00		PLANNED	Approved	03-Jan-25	08:00	08-Jan-25	18:00		
815	RQ203100	OCC_226	cpcc3_sd	BAY	413 MAIN BAY - 400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-2 (POWERGRID) AND 400KV BUS 1 AT BALIA(PG) AT 400 KV BALIA(PG) (POWERGRID)	POWER GRID	C	BHEL MAKE CB RETROFITMENT WORK	01/Jan/2025	09:00	07/Jan/2025	18:00		PLANNED	Approved	01-Jan-25	09:00	07-Jan-25	18:00		

816	RQ202712	OCC_226	cpcc1_sd	BAY	418 MAIN BAY - 400KV ABDULLAPUR-KURUKSHETRA (PG) CKT-1 AT KURUKSHETRA(PG)	POWER GRID	C	FOR CB INSPECTION AND RECTIFICATION WORKS	01/Jan/2025	08:00	07/Jan/2025	18:00		PLANNED	Approved	01-Jan-25	08:00	07-Jan-25	18:00	
817	RQ203269	OCC_226	slcdv_sd	BAY	424 MAIN BAY - 400/220 KV 315 MVA ICT 4 AT BAMNOLI(DV) (DTL) AND 400KV BUS 2 AT BAMNOLI(DV) AT 400 KV BAMNOLI(DV) (DTL)	DTL	D	For CB testing and other PMS work	23/Jan/2025	12:00	23/Jan/2025	17:00		PLANNED	Approved	23-Jan-25	12:00	23-Jan-25	17:00	
818	RQ203104	OCC_226	slcdv_sd	BAY	423 MAIN BAY - 400/220 KV 315 MVA ICT 4 AT BAMNOLI(DV) (DTL) AND 400KV BUS 1 AT BAMNOLI(DV) AT 400 KV BAMNOLI(DV) (DTL)	DTL	D	For CB testing and other PMS work	23/Jan/2025	08:00	23/Jan/2025	12:00		PLANNED	Approved	23-Jan-25	08:00	23-Jan-25	12:00	
819	RQ203105	OCC_226	slcdv_sd	BAY	418 MAIN BAY - 400 KV BAMNOLI(DV)-DWARKA (PG) (PG) (DTL) AND 400KV BUS 2 AT BAMNOLI(DV) AT 400 KV BAMNOLI(DV) (DTL)	DTL	D	For CB testing and other PMS work	22/Jan/2025	12:00	22/Jan/2025	17:00		PLANNED	Approved	22-Jan-25	12:00	22-Jan-25	17:00	
820	RQ202604	OCC_226	slcdv_sd	BAY	TBCB TRANSFER BUS BAY - 400KV BUS 3 AT RISHIKESH(UK)	PTCUL	C	400 kv D/C Rishikesh-Koteshwar Bay construction work by M/s NRSSXXXVI Ltd	22/Jan/2025	08:00	25/Jan/2025	18:00		PLANNED	Approved	22-Jan-25	08:00	25-Jan-25	18:00	
821	RQ202601	OCC_226	slcdv_sd	BAY	TBCB TRANSFER BUS BAY - 400KV BUS 3 AT RISHIKESH(UK)	PTCUL	C	400 kv D/C Rishikesh-Koteshwar Bay construction work by M/s NRSSXXXVI Ltd	03/Jan/2025	08:00	06/Jan/2025	18:00		PLANNED	Approved	03-Jan-25	08:00	06-Jan-25	18:00	
822	RQ203245	OCC_226	cpcc1_sd	BAY	413 MAIN BAY - 125 MVAR BUS REACTOR NO 2 AT 400 KV FATEHGARH_III(PG) (PRTL) AT 400 KV FATEHGARH_III(PG)	PRTL	C	"For 413 CB Foundation strengthening (Civil) works for compliance of Vigilance observation"	21/Jan/2025	17:00	31/Jan/2025	23:00		PLANNED	Approved	21-Jan-25	17:00	31-Jan-25	23:00	May be allowed subject to real time grid condition/ ICT4 in Dia
823	RQ203244	OCC_226	cpcc1_sd	BAY	401 MAIN BAY - 400 KV FATEHGARH_III(PG)- FATEHGARH_II(PG) (PRTL) CKT-1 (PRTL) AT 400 KV FATEHGARH_III(PG)	PRTL	C	"For 401 89 A Isolator Foundation strengthening (Civil) works for compliance of Vigilance observation"	20/Jan/2025	17:00	27/Jan/2025	23:00		PLANNED	Approved	13-Jan-25	17:00	20-Jan-25	23:00	May be allowed subject to real time grid condition/ BR1 in Dia

824	RQ202927	OCC_226	stuup_sd	BAY	409 MAIN BAY - 400 KV AGRA FATEHBAD(UP)- FIROZABAD(PJFTL) (UP) CKT-1 (PJFTL)	PJFTL	D	AMP works	15/Jan/2025	08:00	15/Jan/2025	18:00		PLANNED	Approved	15-Jan-25	08:00	15-Jan-25	18:00	
825	RQ202930	OCC_226	stuup_sd	BAY	412 MAIN BAY - 400 KV AGRA SOUTH(UP)- FIROZABAD(PJFTL) (UP) CKT-1 (PJFTL)	PJFTL	D	AMP works	11/Jan/2025	08:00	11/Jan/2025	18:00		PLANNED	Approved	11-Jan-25	08:00	11-Jan-25	18:00	
826	RQ202915	OCC_226	stuup_sd	BAY	404 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV FIROZABAD(PJFTL) (PJFTL)	PJFTL	D	AMP works	09/Jan/2025	08:00	09/Jan/2025	18:00		PLANNED	Approved	09-Jan-25	08:00	09-Jan-25	18:00	
827	RQ202914	OCC_226	stuup_sd	BAY	402 TIE BAY - 400/220 KV 500 MVA ICT 1 AT FIROZABAD(PJFTL) (PJFTL) AND FUTURE AT 400 KV FIROZABAD(PJFTL) (PJFTL)	PJFTL	D	AMP works	08/Jan/2025	08:00	08/Jan/2025	18:00		PLANNED	Approved	08-Jan-25	08:00	08-Jan-25	18:00	
828	RQ202908	OCC_226	stuup_sd	BAY	407 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT FIROZABAD(PJFTL) (PJFTL)	PJFTL	D	AMP works	07/Jan/2025	08:00	07/Jan/2025	18:00		PLANNED	Approved	07-Jan-25	08:00	07-Jan-25	18:00	
829	RQ202144	OCC_226	cpcc2_sd	BAY	404 MAIN BAY - 400KV NEWWANPOH-WAGOORA (PG) CKT-2 AT WAGOORA(PG)		C	CB Drive Overhauling work	13/Jan/2025	09:00	21/Jan/2025	18:00	Kindly approve.	PLANNED	Approved	13-Jan-25	09:00	21-Jan-25	18:00	
830	RQ202146	OCC_226	cpcc2_sd	BAY	418 MAIN BAY - 400KV LUDHIANA-PATIALA (PG) CKT-1 AT PATIALA(PG)		C	CB Drive Overhauling work	06/Jan/2025	00:00	09/Jan/2025	17:30	Kindly approve.	PLANNED	Approved	06-Jan-25	00:00	09-Jan-25	17:30	
831	RQ202143	OCC_226	cpcc2_sd	BAY	405 MAIN BAY - 400KV NEWWANPOH-WAGOORA (PG) CKT-1 AT WAGOORA(PG)		C	CB Drive Overhauling work	03/Jan/2025	09:00	11/Jan/2025	18:00	Kindly approve.	PLANNED	Approved	03-Jan-25	09:00	11-Jan-25	18:00	
832	RQ202145	OCC_226	cpcc2_sd	BAY	407 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV PATIALA(PG)		C	CB Drive Overhauling work	01/Jan/2025	00:00	04/Jan/2025	17:30	Kindly approve.	PLANNED	Approved	01-Jan-25	00:00	04-Jan-25	17:30	
833	RQ203330	OCC_226	slcsrcs_sd	BAY	414 TIE BAY - 400KV CHHABRA(RVUN)- KAWAI SCTPS(APR) (RS) CKT-1 AND FUTURE AT KAWAI SCTPS(APR)	APL	D	Annual maintenance and testing of Bay equipments	10/Jan/2025	08:00	10/Jan/2025	18:00		PLANNED	Approved	10-Jan-25	15:00	10-Jan-25	23:59	May be given from 15:00Hrs

834	RQ203331	OCC_226	sldcrcs_sd	BAY	413 MAIN BAY - 400KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1 AT KAWAI SCTPS(APR)	APL	D	Annual maintenance and testing of Bay equipments	08/Jan/2025	08:00	08/Jan/2025	18:00		PLANNED	Approved	08-Jan-25	15:00	08-Jan-25	23:59	May be given from 15:00Hrs
835	RQ203162	OCC_226	jhakri_sd	BAY	403 BUS COUPLER BAY - 400KV BUS 1 AT NATHPA JHAKRI(SJ) AND 400KV BUS 2 AT NATHPA JHAKRI(SJ)	SJVN	D	Shutdown on 400KV Double Bus Bar System (Busbar-1, Busbar-2 and Bus Coupler) including Shutdown on all Generating Units (i.e. U#01 to U#06) for inspection of R-Phase Bus Earth Switch SF-6 Gas Compartment (Q51) of Unit#06 by OEM. During Shutdown Busbar-3, Busbar-4, 25MVA Station Transformer bay, 80MVAR Bus Reactor bay and all 400KV Lines (NJ-KW-I&II, NJ-Gumma-I&II and NJ-Rampur-I&II) originating from NJHPS will remain in charged condition.	06/Jan/2025	09:00	06/Jan/2025	17:00	Shutdown on 400KV Double Bus Bar System (Busbar-1, Busbar-2 and Bus Coupler) including Shutdown on all Generating Units (i.e. U#01 to U#06) for inspection of R-Phase Bus Earth Switch SF-6 Gas Compartment (Q51) of Unit#06 by OEM. During Shutdown Busbar-3, Busbar-4, 25MVA Station Transformer bay, 80MVAR	PLANNED	Approved	06-Jan-25	09:00	06-Jan-25	16:00	Shutdown may be allowed during non generating hours on daily basis/ (09:00-16:00Hrs)
836	RQ203290	OCC_226	rampur_sd	BAY	MBC BUS COUPLER BAY - 400KV BUS 1 AT RAMPUR HEP(SJ) AND 400KV BUS 2 AT RAMPUR HEP(SJ)	SJVN	D	Shutdown on 400KV Double Bus Bar System (Busbar-1, Busbar-2 & Bus Coupler) including Shutdown on all Generating Units (i.e. U#01 to U#06) & 80 MVAR Bus Reactor for inspection of isolator & earth switch alignment & testing of interlocks, inspection of SF-6 Gas Compartment G1, G2 & G9 and also testing of busbar protection.	02/Jan/2025	09:00	05/Jan/2025	18:00	Annual Planned Maintenance	PLANNED	Approved	02-Jan-25	09:00	05-Jan-25	17:00	May be allowed (09:00-17:00Hrs)

837	RQ203289	OCC_226	rampur_sd	BAY	413 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV RAMPUR HEP(SJ)	SJVN	D	Shutdown on 400KV Double Bus Bar System (Busbar-1, Busbar-2 & Bus Coupler) including Shutdown on all Generating Units (i.e. U#01 to U#06) & 80 MVAR Bus Reactor for inspection of isolator & earth switch alignment & testing of interlocks, inspection of SF-6 Gas Compartment G1, G2 & G9 and also testing of busbar protection.	02/Jan/2025	09:00	05/Jan/2025	18:00	Annual Planned Maintenance	PLANNED	Approved	02-Jan-25	09:00	05-Jan-25	17:00	Utility may take approval of BR instead of main bay(09:00-17:00Hrs)
838	RQ203329	OCC_226	slcds_sd	BAY	409 MAIN BAY - 63 MVAR BUS REACTOR NO 2 AT 400 KV KAWAI SCTPS(APR)	APRL	D	Annual maintenance and testing of Bay equipments	06/Jan/2025	08:00	06/Jan/2025	18:00		PLANNED	Approved	06-Jan-25	08:00	06-Jan-25	18:00	
839	RQ202179	OCC_226	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT SULTANPUR(UP)	UPPTCL	C	For Preventive Maintenance of ICT	30/Jan/2025	10:00	30/Jan/2025	17:00		PLANNED	Approved	30-Jan-25	10:00	30-Jan-25	17:00	
840	RQ202183	OCC_226	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SULTANPUR(UP)	UPPTCL	C	* For Preventive Maintenance of ICT	29/Jan/2025	10:00	29/Jan/2025	17:00		PLANNED	Approved	29-Jan-25	10:00	29-Jan-25	17:00	
841	RQ202184	OCC_226	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SULTANPUR(UP)	UPPTCL	C	* For Preventive Maintenance of ICT	28/Jan/2025	10:00	28/Jan/2025	17:00		PLANNED	Approved	28-Jan-25	10:00	28-Jan-25	17:00	
842	RQ202181	OCC_226	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT JEHTA_HARDOI ROAD (UP)	UPPTCL	D	* Shutdown of 500 MVA ICT-2 for Annual routine testing work and >X maintenance work	27/Jan/2025	10:00	28/Jan/2025	17:00		PLANNED	Approved	27-Jan-25	10:00	28-Jan-25	17:00	
843	RQ202182	OCC_226	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT JEHTA_HARDOI ROAD (UP)	UPPTCL	D	* Shutdown of 500 MVA ICT-1 for Annual routine testing work and >X maintenance work	24/Jan/2025	10:00	25/Jan/2025	17:00		PLANNED	Approved	24-Jan-25	10:00	25-Jan-25	17:00	
844	RQ202480	OCC_226	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT ALIGARH(UP)	UPPTCL	D	Testing & Maintenance of ICT & bay.	24/Jan/2025	08:00	24/Jan/2025	18:00		PLANNED	Approved	24-Jan-25	08:00	24-Jan-25	18:00	
845	RQ202187	OCC_226	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PANKI(UP)	UPPTCL	C	* SHUTDOWN OF 315 MVA ICT-II FOR STRINGING OF 220KV JACK BUS TWIN MOOSE >X CONDUCTOR OF 315MVA ICT-II	23/Jan/2025	10:00	29/Jan/2025	17:00		PLANNED	Approved	23-Jan-25	10:00	29-Jan-25	17:00	Other 500MVA ICT must remain in service/Load to be managed by UP
846	RQ202479	OCC_226	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ALIGARH(UP)	UPPTCL	D	Testing & Maintenance of ICT & bay.	22/Jan/2025	08:00	22/Jan/2025	18:00		PLANNED	Approved	22-Jan-25	08:00	22-Jan-25	18:00	
847	RQ202918	OCC_226	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FIROZABAD(PJFTL)	UPPTCL	D	AMP works	17/Jan/2025	08:00	17/Jan/2025	18:00		PLANNED	Approved	17-Jan-25	08:00	17-Jan-25	18:00	

848	RQ202189	OCC_226	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT PANKI(UP)	UPPTCL	C	* SHUTDOWN OF 500MVA ICT-I FOR STRINGING OF 220KV JACK BUS TWIN MOOSE >X CONDUCTOR	16/Jan/2025	10:00	22/Jan/2025	17:00		PLANNED	Approved	16-Jan-25	10:00	22-Jan-25	17:00	Other 315MVA ICT must remain in service/Load to be managed by UP
849	RQ202463	OCC_226	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAREILLY(UP)	UPPTCL	C	* For CB overhauling of 400 KV side of ICT III, no supply affected. >X Supply will maintained by ICT I and ICT II.	16/Jan/2025	10:00	23/Jan/2025	17:00		PLANNED	Approved	16-Jan-25	10:00	23-Jan-25	17:00	All other ICTs must remain in service/Load to be managed by UP
850	RQ202919	OCC_226	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FIROZABAD(PJFTL)	UPPTCL	D	AMP works	16/Jan/2025	08:00	16/Jan/2025	18:00		PLANNED	Approved	16-Jan-25	08:00	16-Jan-25	18:00	
851	RQ202185	OCC_226	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 2 AT SULTANPUR(UP)	UPPTCL	C	* For internal inspection of T/F and Centrifuging of T/F Oil	15/Jan/2025	10:00	24/Jan/2025	17:00		PLANNED	Approved	15-Jan-25	10:00	24-Jan-25	17:00	All other ICTs must remain in service/Load to be managed by UP
852	RQ202945	OCC_226	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SARNATH(UP)	UPPTCL	D	For General Maintenance and attending oil seepage from T/F	10/Jan/2025	10:00	10/Jan/2025	18:00		PLANNED	Approved	10-Jan-25	10:00	10-Jan-25	18:00	
853	RQ202582	OCC_226	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT SAMBHAL_PRSTL (UP)	UPPTCL	C	AMP works	10/Jan/2025	09:00	19/Jan/2025	17:30		PLANNED	Approved	10-Jan-25	09:00	19-Jan-25	17:30	All other ICTs must remain in service/Load to be managed by UP
854	RQ202465	OCC_226	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BAREILLY(UP)	UPPTCL	C	* >X* For Breaker Overhauling of 400 KV Side CB Of 315 MVA ICT II and other	09/Jan/2025	10:00	15/Jan/2025	17:00		PLANNED	Approved	09-Jan-25	10:00	15-Jan-25	17:00	All other ICTs must remain in service/Load to be managed by UP
855	RQ202944	OCC_226	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT SARNATH(UP)	UPPTCL	D	For General Maintenance and attending oil seepage from T/F	09/Jan/2025	10:00	09/Jan/2025	18:00		PLANNED	Approved	09-Jan-25	10:00	09-Jan-25	18:00	
856	RQ202943	OCC_226	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SARNATH(UP)	UPPTCL	D	For General Maintenance and attending oil seepage from T/F	08/Jan/2025	10:00	08/Jan/2025	18:00		PLANNED	Approved	08-Jan-25	10:00	08-Jan-25	18:00	
857	RQ202863	OCC_226	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 1 AT NOIDA SEC 123(UP)	UPPTCL	C	* Shutdown is required for annual maintenance and testing purpose. Also >X SCADA upgradation work is under progress so for remot	08/Jan/2025	10:00	08/Jan/2025	16:00		PLANNED	Approved	08-Jan-25	10:00	08-Jan-25	16:00	
858	RQ202655	OCC_226	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PARICHA(UPUN)	UPPTCL	D	SCADA System Upgradation Work	07/Jan/2025	09:00	07/Jan/2025	18:30		PLANNED	Approved	07-Jan-25	09:00	07-Jan-25	18:30	
859	RQ202471	OCC_226	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT RAMPUR_PRSTL (UP)	UPPTCL	C	SF6 GD BODY REPLACEMENT	06/Jan/2025	09:00	07/Jan/2025	17:30		PLANNED	Approved	06-Jan-25	09:00	07-Jan-25	17:30	
860	RQ202656	OCC_226	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT PARICHA(UPUN)	UPPTCL	D	SCADA System Upgradation Work	06/Jan/2025	09:00	06/Jan/2025	18:30		PLANNED	Approved	06-Jan-25	09:00	06-Jan-25	18:30	

861	RQ202464	OCC_226	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAREILLY(UP)	UPPTCL	C	* Replacement of 400 KV Pentograph Isolator (R,Y,B) of Bus 1 I and >X replacement of 33 KV Tertiary Bushing (R Phase) with ot	03/Jan/2025	10:00	07/Jan/2025	17:00		PLANNED	Approved	03-Jan-25	10:00	07-Jan-25	17:00	All other ICTs must remain in service/Load to be managed by UP
862	RQ202579	OCC_226	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JAUNPUR (UP)	UPPTCL	C	Testing of 315MVA 400/220kV ICT-I at 400kV Jaunpur.	03/Jan/2025	09:00	03/Jan/2025	15:00	No supply disturbance. The supply will be managed by 315MVA 400/220kV ICT-III.	PLANNED	Approved	03-Jan-25	09:00	03-Jan-25	15:00	
863	RQ203414	OCC_226	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT LUCKNOW_1(PG)	POWER GRID	D	FOR LBB RELAY RETROFITMENT WORK AT LUCKNOW	30/Jan/2025	08:00	30/Jan/2025	18:00		PLANNED	Approved	30-Jan-25	08:00	30-Jan-25	18:00	
864	RQ203415	OCC_226	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT LUCKNOW_1(PG)	POWER GRID	D	FOR LBB RELAY RETROFITMENT WORK AT LUCKNOW	27/Jan/2025	10:00	27/Jan/2025	18:00		PLANNED	Approved	27-Jan-25	10:00	27-Jan-25	18:00	
865	RQ203090	OCC_226	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AGRA(PG)	POWER GRID	D	Spare ICT Rotation & OSR Modification Work.	15/Jan/2025	08:00	15/Jan/2025	18:00		PLANNED	Approved	15-Jan-25	08:00	15-Jan-25	18:00	
866	RQ203297	OCC_226	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT WAGOORA(PG)	POWER GRID	D	Condition assessment of critical/ moderate transformers above 20 years through CPRI	14/Jan/2025	09:00	14/Jan/2025	18:00	kindly approve. Under construction head	PLANNED	Approved	14-Jan-25	09:00	14-Jan-25	18:00	
867	RQ203256	OCC_226	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT PATIALA(PG)	POWER GRID	C	For ICT Inspection due to rising DGA and recommended by DGA Committee	13/Jan/2025	09:00	17/Jan/2025	17:30	kindly approve	PLANNED	Approved	13-Jan-25	09:00	17-Jan-25	17:30	
868	RQ203296	OCC_226	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT WAGOORA(PG)	POWER GRID	D	Condition assessment of critical/ moderate transformers above 20 years through CPRI	10/Jan/2025	09:00	10/Jan/2025	18:00	kindly approve. Under construction head	PLANNED	Approved	10-Jan-25	09:00	10-Jan-25	18:00	
869	RQ203087	OCC_226	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SOHAWAL(PG)	POWER GRID	D	Relay Testing and Protection Scheme Implementation	10/Jan/2025	09:00	10/Jan/2025	14:00		PLANNED	Approved	10-Jan-25	09:00	10-Jan-25	14:00	
870	RQ202983	OCC_226	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KANPUR(PG)	POWER GRID	D	AMP of ICT-2 IV side equipment, maintenance of "T" & "C" isolator	10/Jan/2025	08:00	10/Jan/2025	18:00		PLANNED	Approved	10-Jan-25	08:00	10-Jan-25	18:00	
871	RQ203190	OCC_226	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT NALLAGARH(PG)	POWER GRID	D	Primary current injection bay wise after Busbar protection erection	06/Jan/2025	14:00	06/Jan/2025	18:00	kindly approve	PLANNED	Approved	06-Jan-25	14:00	06-Jan-25	18:00	
872	RQ203192	OCC_226	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NALLAGARH(PG)	POWER GRID	D	Primary current injection bay wise after Busbar protection erection	06/Jan/2025	09:00	06/Jan/2025	13:00	kindly approve	PLANNED	Approved	06-Jan-25	09:00	06-Jan-25	13:00	
873	RQ203191	OCC_226	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NALLAGARH(PG)	POWER GRID	D	Primary current injection bay wise after Busbar protection erection	05/Jan/2025	14:00	05/Jan/2025	18:00	kindly approve	PLANNED	Approved	05-Jan-25	14:00	05-Jan-25	18:00	

874	RQ203070	OCC_226	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AJMER(RS)	RRVPNL	D	Half Yearly maintenance work of 400/220 kv, 315 MVA ICT-I & associated equipments to be carried out by M/s Kay Cee Energy Infra Ltd, Kota	29/Jan/2025	08:00	29/Jan/2025	18:00		PLANNED	Approved	29-Jan-25	08:00	29-Jan-25	18:00	
875	RQ203075	OCC_226	sldcrs_sd	TRANSFORMER	400/11 KV 80 MVA ST 1 AT KAWAI SCTPS(APR)	RRVPNL	D	Annual maintenance and testing of Bay equipments (Bay 405 & 406) and ST-1	17/Jan/2025	09:00	17/Jan/2025	19:00		PLANNED	Approved	17-Jan-25	09:00	17-Jan-25	19:00	
876	RQ203074	OCC_226	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT AKAL(RS)	RRVPNL	D	Quarterly Maintenance	16/Jan/2025	14:00	17/Jan/2025	20:00		PLANNED	Approved	16-Jan-25	14:00	17-Jan-25	20:00	
877	RQ203072	OCC_226	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT AKAL(RS)	RRVPNL	D	Quarterly Maintenance	13/Jan/2025	14:00	14/Jan/2025	20:00		PLANNED	Approved	13-Jan-25	14:00	14-Jan-25	20:00	
878	RQ203077	OCC_226	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT HEERAPURA(RS)	RRVPNL	C	For painting work of complete Transformer	09/Jan/2025	08:00	10/Jan/2025	18:00		PLANNED	Approved	09-Jan-25	15:00	10-Jan-25	23:59	All other ICTs must remain in service/Load to be managed by Rajasthan/ May be allowed from 15:00Hrs
879	RQ203079	OCC_226	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT AKAL(RS)	RRVPNL	D	Quarterly Maintenance	08/Jan/2025	14:00	09/Jan/2025	20:00		PLANNED	Approved	08-Jan-25	14:00	09-Jan-25	20:00	
880	RQ203071	OCC_226	sldcrs_sd	TRANSFORMER	400/220 KV 250 MVA ICT 3 AT HEERAPURA(RS)	RRVPNL	C	For painting work of complete Transformer	07/Jan/2025	08:00	08/Jan/2025	18:00		PLANNED	Approved	07-Jan-25	15:00	08-Jan-25	23:59	All other ICTs must remain in service/Load to be managed by Rajasthan/ May be allowed from 15:00Hrs
881	RQ203078	OCC_226	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT AKAL(RS)	RRVPNL	D	Quarterly Maintenance	06/Jan/2025	14:00	07/Jan/2025	20:00		PLANNED	Approved	06-Jan-25	14:00	07-Jan-25	20:00	
882	RQ203073	OCC_226	sldcrs_sd	TRANSFORMER	400/220 KV 250 MVA ICT 2 AT HEERAPURA(RS)	RRVPNL	C	For painting work of complete Transformer	03/Jan/2025	08:00	04/Jan/2025	18:00		PLANNED	Approved	03-Jan-25	15:00	04-Jan-25	23:59	All other ICTs must remain in service/Load to be managed by Rajasthan/ May be allowed from 15:00Hrs
883	RQ203076	OCC_226	sldcrs_sd	TRANSFORMER	400/220 KV 250 MVA ICT 1 AT HEERAPURA(RS)	RRVPNL	C	For painting work of complete Transformer	01/Jan/2025	08:00	02/Jan/2025	08:00		PLANNED	Approved	01-Jan-25	15:00	02-Jan-25	23:59	All other ICTs must remain in service/Load to be managed by Rajasthan/ May be allowed from 15:00Hrs
884	RQ203347	OCC_226	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KALISINDH(RS)	RRVPNL	D	Relay testing required as per 52nd PSC meeting	01/Jan/2025	08:00	01/Jan/2025	18:00		PLANNED	Approved	01-Jan-25	08:00	01-Jan-25	18:00	
885	RQ202004	OCC_226	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NAKODAR(PSG)	PSTCL	D	Periodic Maintenance	28/Jan/2025	09:00	28/Jan/2025	17:00		PLANNED	Approved	28-Jan-25	09:00	28-Jan-25	17:00	
886	RQ202003	OCC_226	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes, BMK, CTR Panel and C&R Panels	24/Jan/2025	09:00	24/Jan/2025	17:00		PLANNED	Approved	24-Jan-25	09:00	24-Jan-25	17:00	
887	RQ202002	OCC_226	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	17/Jan/2025	09:00	17/Jan/2025	17:00		PLANNED	Approved	17-Jan-25	09:00	17-Jan-25	17:00	
888	RQ202222	OCC_226	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT RAJPURA(PS)	PSTCL	D	Annual protection testing of ICT and its related equipments.	17/Jan/2025	08:00	17/Jan/2025	18:00		PLANNED	Approved	17-Jan-25	08:00	17-Jan-25	18:00	

889	RQ202334	OCC_226	slcpcs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT ROPAR(PSTCL)	PSTCL	D	Half yearly maintenance of bay 208 and its related equipments.	17/Jan/2025	08:00	17/Jan/2025	18:00		PLANNED	Approved	17-Jan-25	08:00	17-Jan-25	18:00	
890	RQ202000	OCC_226	slcpcs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)	PSTCL	D	Maintenance of isolator 201 89L, 201 89C and tightening of clamps of CB 201 & CT 201	16/Jan/2025	09:00	16/Jan/2025	17:00		PLANNED	Approved	16-Jan-25	09:00	16-Jan-25	17:00	
891	RQ202001	OCC_226	slcpcs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT ROPAR(PSTCL)	PSTCL	D	HY Mtc of ICT and its related equipments	16/Jan/2025	09:00	16/Jan/2025	17:00		PLANNED	Approved	16-Jan-25	09:00	16-Jan-25	17:00	
892	RQ203356	OCC_226	slcpcs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT ROPAR(PSTCL)	PSTCL	D	HY Mtc of ICT and its related equipments	16/Jan/2025	08:00	16/Jan/2025	18:00		PLANNED	Approved	16-Jan-25	08:00	16-Jan-25	18:00	
893	RQ201999	OCC_226	slcpcs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT RAJPURA(PS)	PSTCL	D	Annual protection testing of ICT and its related equipments.	15/Jan/2025	09:00	15/Jan/2025	17:00		PLANNED	Approved	15-Jan-25	09:00	15-Jan-25	17:00	
894	RQ202333	OCC_226	slcpcs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT ROPAR(PSTCL)	PSTCL	D	Half yearly maintenance of bay 209 and its related equipments.	15/Jan/2025	08:00	15/Jan/2025	18:00		PLANNED	Approved	15-Jan-25	08:00	15-Jan-25	18:00	
895	RQ201996	OCC_226	slcpcs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT ROPAR(PSTCL)	PSTCL	D	HY Mtc of ICT and its related equipments	14/Jan/2025	09:00	14/Jan/2025	17:00		PLANNED	Approved	14-Jan-25	09:00	14-Jan-25	17:00	
896	RQ201995	OCC_226	slcpcs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	13/Jan/2025	09:00	13/Jan/2025	17:00		PLANNED	Approved	13-Jan-25	09:00	13-Jan-25	17:00	
897	RQ201993	OCC_226	slcpcs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	10/Jan/2025	09:00	10/Jan/2025	17:00		PLANNED	Approved	10-Jan-25	09:00	10-Jan-25	17:00	
898	RQ201992	OCC_226	slcpcs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT DHURI(PS)	PSTCL	D	Protection testing	09/Jan/2025	09:00	09/Jan/2025	17:00		PLANNED	Approved	09-Jan-25	09:00	09-Jan-25	17:00	
899	RQ201991	OCC_226	slcpcs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT NAKODAR(PSG)	PSTCL	D	Periodic Maintenance	08/Jan/2025	10:00	08/Jan/2025	16:00		PLANNED	Approved	08-Jan-25	10:00	08-Jan-25	16:00	
900	RQ201990	OCC_226	slcpcs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DHURI(PS)	PSTCL	D	Maintenance of isolator 411 89B, 411 CB,411 CT and 412 89A tightness of terminal connectors and cleaning of Marshalling boxes.	07/Jan/2025	09:00	07/Jan/2025	17:00		PLANNED	Approved	07-Jan-25	09:00	07-Jan-25	17:00	
901	RQ201988	OCC_226	slcpcs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	03/Jan/2025	09:00	03/Jan/2025	17:00		PLANNED	Approved	03-Jan-25	09:00	03-Jan-25	17:00	
902	RQ201987	OCC_226	slcpcs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	03/Jan/2025	08:00	03/Jan/2025	17:00		PLANNED	Approved	03-Jan-25	08:00	03-Jan-25	17:00	

903	RQ202277	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT FATEHGARH_II(PG)		D	For RTCC commissioning & CoE Compliances, AMP of ICT	27/Jan/2025	17:00	28/Jan/2025	23:00		PLANNED	Approved	27-Jan-25	17:00	28-Jan-25	23:59	May be given from 1700 Hrs
904	RQ202826	OCC_226	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT KISHENPUR(PG)		D	AMP Work	27/Jan/2025	10:00	27/Jan/2025	17:30	Kindly approve.	PLANNED	Approved	27-Jan-25	10:00	27-Jan-25	17:30	
905	RQ202276	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT FATEHGARH_II(PG)		D	For RTCC commissioning & CoE Compliances, AMP of ICT	25/Jan/2025	17:00	26/Jan/2025	23:00		PLANNED	Approved	25-Jan-25	17:00	26-Jan-25	23:59	May be given from 1700 Hrs
906	RQ202251	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT BHADLA(PG)		D	AMP WORK OF TRANSFORMER	24/Jan/2025	17:00	24/Jan/2025	23:59		PLANNED	Approved	24-Jan-25	17:00	24-Jan-25	23:59	May be given from 1700 Hrs
907	RQ202831	OCC_226	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT AMRITSAR(PG)		D	AMP Work	24/Jan/2025	10:00	24/Jan/2025	17:30	Kindly approve.	PLANNED	Approved	24-Jan-25	10:00	24-Jan-25	17:30	
908	RQ202825	OCC_226	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KISHENPUR(PG)		D	AMP Work	24/Jan/2025	10:00	24/Jan/2025	17:30	Kindly approve.	PLANNED	Approved	24-Jan-25	10:00	24-Jan-25	17:30	
909	RQ202821	OCC_226	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MOGA(PG)		D	AMP Work	24/Jan/2025	10:00	24/Jan/2025	17:30	Kindly approve.	PLANNED	Approved	24-Jan-25	10:00	24-Jan-25	17:30	
910	RQ202275	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT FATEHGARH_II(PG)		D	For RTCC commissioning & CoE Compliances, AMP of ICT	23/Jan/2025	17:00	24/Jan/2025	23:00		PLANNED	Approved	23-Jan-25	17:00	24-Jan-25	23:59	May be given from 1700 Hrs
911	RQ202822	OCC_226	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MOGA(PG)		D	AMP Work	23/Jan/2025	10:00	23/Jan/2025	17:30	Kindly approve.	PLANNED	Approved	23-Jan-25	10:00	23-Jan-25	17:30	
912	RQ202290	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KOTPUTLI(PG)		D	AMP and Relay Testing of ICT	23/Jan/2025	09:00	23/Jan/2025	20:00	AMP and Relay Testing of ICT	PLANNED	Approved	23-Jan-25	09:00	23-Jan-25	20:00	
913	RQ202288	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAWANA(DV)		C	FOR 40789A ISOLATOR RETROFITTING WORK	23/Jan/2025	09:00	25/Jan/2025	18:00	FOR 40789A ISOLATOR RETROFITTING WORK	PLANNED	Approved	23-Jan-25	09:00	25-Jan-25	18:00	All other ICTs must be in service/Load to be managed by Delhi/Subject to Delhi consent
914	RQ202244	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT BHADLA_2 (PG)		D	AMP of Transformer and Attending Punch Points	21/Jan/2025	17:00	22/Jan/2025	23:00		PLANNED	Approved	21-Jan-25	17:00	22-Jan-25	23:00	May be given from 1700 Hrs
915	RQ202252	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT BHADLA(PG)		D	AMP WORK OF TRANSFORMER	21/Jan/2025	17:00	21/Jan/2025	23:59		PLANNED	Approved	21-Jan-25	17:00	21-Jan-25	23:59	May be given from 1700 Hrs
916	RQ202272	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 9 AT FATEHGARH_II(PG)		D	For RTCC commissioning & CoE Compliances, AMP of ICT	21/Jan/2025	17:00	22/Jan/2025	23:00		PLANNED	Approved	21-Jan-25	17:00	22-Jan-25	23:59	May be given from 1700 Hrs
917	RQ202296	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BAGHPAT(PG)		C	For SF6 gas leakage arrest work in 220 kv side LA of Y-phase	21/Jan/2025	10:00	22/Jan/2025	20:00		PLANNED	Rejected					Duplicate entry
918	RQ202289	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KOTPUTLI(PG)		D	AMP and Relay Testing of ICT	21/Jan/2025	09:00	21/Jan/2025	20:00	AMP and Relay Testing of ICT	PLANNED	Approved	21-Jan-25	09:00	21-Jan-25	20:00	
919	RQ202287	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAWANA(DV)		C	FOR 40689B ISOLATOR RETROFITTING WORK	21/Jan/2025	09:00	22/Jan/2025	18:00	FOR 40689B ISOLATOR RETROFITTING WORK	PLANNED	Approved	21-Jan-25	09:00	22-Jan-25	18:00	All other ICTs must be in service/Load to be managed by Delhi/Subject to Delhi consent
920	RQ202305	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BIKANER_2 (PBTSL)		D	Bay Extension works	20/Jan/2025	17:00	27/Jan/2025	23:00	Bay Extension works	PLANNED	Approved	20-Jan-25	17:00	27-Jan-25	23:59	May be given from 1700 Hrs

921	RQ202280	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT HISSAR(PG)		C	FOR 220KV BUS BAR RETROFITMENT AT 400/220KV HISSAR S/S IN ADD CAP 19-24 BLOCK	20/Jan/2025	09:00	20/Jan/2025	18:00		PLANNED	Approved	20-Jan-25	09:00	20-Jan-25	18:00	
922	RQ202243	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT BHADLA_2 (PG)		D	AMP of Transformer and Attending Punch Points	19/Jan/2025	17:00	20/Jan/2025	23:00		PLANNED	Approved	19-Jan-25	17:00	20-Jan-25	23:00	May be given from 1700 Hrs
923	RQ202271	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT FATEHGARH_II(PG)		D	For RTCC commissioning & CoE Compliances	19/Jan/2025	17:00	20/Jan/2025	23:00		PLANNED	Approved	19-Jan-25	17:00	20-Jan-25	23:59	May be given from 1700 Hrs
924	RQ202242	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT BHADLA_2 (PG)		D	AMP of Transformer and Attending Punch Points	17/Jan/2025	17:00	18/Jan/2025	23:00		PLANNED	Approved	17-Jan-25	17:00	18-Jan-25	23:00	May be given from 1700 Hrs
925	RQ202270	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT FATEHGARH_II(PG)		D	For RTCC commissioning & CoE Compliances	17/Jan/2025	17:00	18/Jan/2025	23:00		PLANNED	Approved	17-Jan-25	17:00	18-Jan-25	23:59	May be given from 1700 Hrs
926	RQ202229	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KOTA(PG)		D	For oil Top-up and testing of 33kV Bushing	17/Jan/2025	09:00	17/Jan/2025	18:00		PLANNED	Approved	17-Jan-25	09:00	17-Jan-25	18:00	
927	RQ202279	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HISSAR(PG)		C	FOR 220KV BUS BAR RETROFITMENT AT 400/220KV HISSAR S/S IN ADD CAP 19-24 BLOCK	17/Jan/2025	09:00	17/Jan/2025	18:00		PLANNED	Approved	17-Jan-25	09:00	17-Jan-25	18:00	
928	RQ202286	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAWANA(DV)		C	FOR 40789L ISOLATOR RETROFITTING WORK	17/Jan/2025	09:00	18/Jan/2025	18:00	FOR 40789L ISOLATOR RETROFITTING WORK	PLANNED	Approved	17-Jan-25	09:00	18-Jan-25	18:00	All other ICTs must be in service/Load to be managed by Delhi/Subject to Delhi consent
929	RQ202285	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAWANA(DV)		D	For AMP work	16/Jan/2025	09:00	16/Jan/2025	18:00	FOR AMP WORK	PLANNED	Approved	16-Jan-25	09:00	16-Jan-25	18:00	All other ICTs must be in service/Load to be managed by Delhi/Subject to Delhi consent
930	RQ202282	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HISSAR(PG)		C	FOR RETROFITMENT OF ISOLATOR IN XMER BAY ,MAIN BAY & TIE BAY AT POWERGRID HISAR SS END IN ADD CAP 19-24 BLOCK	16/Jan/2025	09:00	25/Jan/2025	18:00		PLANNED	Approved	16-Jan-25	09:00	25-Jan-25	18:00	May be allowed subject to real time grid condition/All other ICTs must remain in service/Load to be managed by Haryana
931	RQ202304	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BIKANER_2 (PBTSL)		D	Bay Extension works	15/Jan/2025	17:00	22/Jan/2025	23:00	Bay Extension works	PLANNED	Approved	15-Jan-25	17:00	22-Jan-25	23:59	May be given from 1700 Hrs
932	RQ202241	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BHADLA_2 (PG)		D	AMP of Transformer and Attending Punch Points	15/Jan/2025	17:00	16/Jan/2025	23:00		PLANNED	Approved	15-Jan-25	17:00	16-Jan-25	23:00	May be given from 1700 Hrs
933	RQ202269	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT FATEHGARH_II(PG)		D	For RTCC commissioning & CoE Compliances	15/Jan/2025	17:00	16/Jan/2025	23:00		PLANNED	Approved	15-Jan-25	17:00	16-Jan-25	23:59	May be given from 1700 Hrs
934	RQ202820	OCC_226	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PANCHKULA(PG)		C	Overhauling of OLTC	15/Jan/2025	10:00	17/Jan/2025	17:30	Kindly approve.	PLANNED	Approved	15-Jan-25	10:00	17-Jan-25	17:30	
935	RQ202284	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MANDOLA(PG)		D	For AMP work	15/Jan/2025	09:00	15/Jan/2025	18:00	FOR AMP WORK	PLANNED	Approved	15-Jan-25	09:00	15-Jan-25	18:00	
936	RQ202278	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HISSAR(PG)		C	FOR 220KV BUS BAR RETROFITMENT AT 400/220KV HISSAR S/S IN ADD CAP 19-24 BLOCK	15/Jan/2025	09:00	15/Jan/2025	18:00		PLANNED	Approved	15-Jan-25	09:00	15-Jan-25	18:00	

937	RQ202240	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BHADLA_2 (PG)		D	AMP of Transformer and Attending Punch Points	13/Jan/2025	17:00	14/Jan/2025	23:00		PLANNED	Approved	13-Jan-25	17:00	14-Jan-25	23:59	May be given from 1700 Hrs
938	RQ202227	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BHINMAL(PG)		D	AMP Work	13/Jan/2025	09:00	13/Jan/2025	18:00	AMP WORK	PLANNED	Approved	13-Jan-25	09:00	13-Jan-25	18:00	
939	RQ202295	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT MEERUT(PG)		C	AMP Work	12/Jan/2025	09:00	12/Jan/2025	18:00	AMP WORK	PLANNED	Approved	12-Jan-25	09:00	12-Jan-25	18:00	
940	RQ202239	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BHADLA_2 (PG)		D	AMP of Transformer and Attending Punch Points	11/Jan/2025	17:00	12/Jan/2025	23:00		PLANNED	Approved	11-Jan-25	17:00	12-Jan-25	23:59	May be given from 1700 Hrs
941	RQ202261	OCC_226	cpcc1_sd	TRANSFORMER	400/220 kv 315 MVA ICT 1 AT SIKAR(PG)		D	For AMP work	11/Jan/2025	09:00	11/Jan/2025	18:00		PLANNED	Approved	11-Jan-25	09:00	11-Jan-25	18:00	
942	RQ202292	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DWARKA (PG)		D	AMP and Relay Testing of ICT	10/Jan/2025	09:00	10/Jan/2025	18:00	AMP and Relay Testing of ICT	PLANNED	Approved	10-Jan-25	09:00	10-Jan-25	18:00	
943	RQ202303	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BIKANER_2 (PBTSL)		D	Bay Extension works	09/Jan/2025	17:00	16/Jan/2025	23:00	Bay Extension works	PLANNED	Approved	09-Jan-25	17:00	16-Jan-25	23:59	May be given from 1700 Hrs
944	RQ202238	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BHADLA_2 (PG)		D	AMP of Transformer and Attending Punch Points	09/Jan/2025	17:00	10/Jan/2025	23:00		PLANNED	Approved	09-Jan-25	17:00	10-Jan-25	23:59	May be given from 1700 Hrs
945	RQ202228	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BHINMAL(PG)		D	ASSOCIATED BAY CT OIL SAMPLING AFTER SIX MONTH (06) OF CHARGING	09/Jan/2025	09:00	09/Jan/2025	18:00	ASSOCIATED BAY CT OIL SAMPLING AFTER SIX MONTH (06) OF CHARGING	PLANNED	Approved	09-Jan-25	09:00	09-Jan-25	18:00	
946	RQ202828	OCC_226	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT LUDHIANA(PG)		D	AMP Work	08/Jan/2025	10:00	08/Jan/2025	17:30	Kindly approve.	PLANNED	Approved	08-Jan-25	10:00	08-Jan-25	17:30	
947	RQ202819	OCC_226	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT PANCHKULA(PG)		C	Overhauling of OLTC	08/Jan/2025	10:00	10/Jan/2025	17:30	Kindly approve.	PLANNED	Approved	08-Jan-25	10:00	10-Jan-25	17:30	
948	RQ202273	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FATEHGARH_II(PG)		D	For erection work of bay extension of 400kv/220kv ICT 11 Dia at Fatehgarh 2 RS INFRA	07/Jan/2025	17:00	11/Jan/2025	23:00		PLANNED	Approved	07-Jan-25	17:00	11-Jan-25	23:59	May be given from 1700 Hrs
949	RQ202237	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA_2 (PG)		D	AMP of Transformer and Attending Punch Points	07/Jan/2025	17:00	08/Jan/2025	23:00		PLANNED	Approved	07-Jan-25	17:00	08-Jan-25	23:59	May be given from 1700 Hrs
950	RQ202824	OCC_226	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ABDULLAPUR(PG)		D	AMP Work	07/Jan/2025	10:00	07/Jan/2025	17:30	Kindly approve.	PLANNED	Approved	07-Jan-25	10:00	07-Jan-25	17:30	
951	RQ202827	OCC_226	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT LUDHIANA(PG)		D	AMP Work	07/Jan/2025	10:00	07/Jan/2025	17:30	Kindly approve.	PLANNED	Approved	07-Jan-25	10:00	07-Jan-25	17:30	
952	RQ202291	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DWARKA (PG)		D	AMP and Relay Testing of ICT	07/Jan/2025	09:00	07/Jan/2025	18:00	AMP and Relay Testing of ICT	PLANNED	Approved	07-Jan-25	09:00	07-Jan-25	18:00	
953	RQ202302	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BIKANER_2 (PBTSL)		D	Bay Extension works	06/Jan/2025	17:00	13/Jan/2025	23:00	Bay Extension works	PLANNED	Approved	06-Jan-25	17:00	13-Jan-25	23:59	May be given from 1700 Hrs
954	RQ202226	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BHINMAL(PG)		D	AMP Work	06/Jan/2025	09:00	06/Jan/2025	18:00	AMP WORK	PLANNED	Approved	06-Jan-25	09:00	06-Jan-25	18:00	

955	RQ202281	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HISSAR(PG)		C	FOR RETROFITMENT OF ISOLATOR IN XMER BAY ,MAIN BAY & TIE BAY AT POWERGRID HISAR SS END IN ADD CAP 19-24 BLOCK	06/Jan/2025	09:00	14/Jan/2025	18:00		PLANNED	Approved	06-Jan-25	09:00	14-Jan-25	18:00	May be allowed subject to real time grid condition/All other ICTs must remain in service/Load to be managed by Haryana
956	RQ202294	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MEERUT(PG)		C	OIL LEAKAGE ATTENDING	06/Jan/2025	09:00	11/Jan/2025	18:00	OIL LEAKAGE ATTENDING	PLANNED	Approved	06-Jan-25	09:00	11-Jan-25	18:00	
957	RQ202248	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ROORKEE(PG)		D	RELAY RETROFIT WORK	05/Jan/2025	09:00	05/Jan/2025	18:00		PLANNED	Approved	05-Jan-25	09:00	05-Jan-25	18:00	
958	RQ202830	OCC_226	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT WAGOORA(PG)		D	AMP Work	04/Jan/2025	10:00	04/Jan/2025	17:30	Kindly approve.	PLANNED	Approved	04-Jan-25	10:00	04-Jan-25	17:30	
959	RQ202247	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ROORKEE(PG)		D	RELAY RETROFIT WORK	04/Jan/2025	09:00	04/Jan/2025	18:00		PLANNED	Approved	04-Jan-25	09:00	04-Jan-25	18:00	
960	RQ202253	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT TUGHLAKABAD(PG)		D	AMP WORK OF TRANSFORMER	04/Jan/2025	08:00	04/Jan/2025	18:00		PLANNED	Approved	04-Jan-25	08:00	04-Jan-25	18:00	
961	RQ202246	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT JAIPUR SOUTH(PG)		D	AMP OF TRANSFORMER &reactification of CoE Audit Point	03/Jan/2025	09:00	03/Jan/2025	20:00		PLANNED	Approved	03-Jan-25	09:00	03-Jan-25	20:00	
962	RQ202283	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT GURGAON(PG)		D	For PRV Modification work+ Scheme Checking	03/Jan/2025	09:00	03/Jan/2025	18:00		PLANNED	Approved	03-Jan-25	09:00	03-Jan-25	18:00	
963	RQ202293	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MEERUT(PG)		D	AMP WORK and oil leakage attending	03/Jan/2025	09:00	03/Jan/2025	18:00	AMP WORK	PLANNED	Approved	03-Jan-25	09:00	03-Jan-25	18:00	
964	RQ202260	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BHADLA(PG)		D	For AMP work	02/Jan/2025	17:00	02/Jan/2025	23:59		PLANNED	Approved	02-Jan-25	17:00	02-Jan-25	23:59	May be given from 1700 Hrs
965	RQ202274	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FATEHGARH_II(PG)		D	For erection work of bay extension of 400kv/220kv ICT 11 Dia at Fatehgarh 2 RS INFRA	01/Jan/2025	17:00	06/Jan/2025	23:00		PLANNED	Approved	01-Jan-25	17:00	06-Jan-25	23:59	May be given from 1700 Hrs
966	RQ202829	OCC_226	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT WAGOORA(PG)		D	AMP Work	01/Jan/2025	10:00	01/Jan/2025	17:30	Kindly approve.	PLANNED	Approved	01-Jan-25	10:00	01-Jan-25	17:30	
967	RQ202245	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT JAIPUR SOUTH(PG)		D	10 year test of ICT-01	01/Jan/2025	09:00	01/Jan/2025	20:00		PLANNED	Approved	01-Jan-25	09:00	01-Jan-25	20:00	
968	RQ202306	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BIKANER_2 (PBTSL)	PBTSL	D	Bay Extension works	22/Jan/2025	17:00	28/Jan/2025	23:00		PLANNED	Approved	22-Jan-25	17:00	28-Jan-25	23:59	May be given from 1700 Hrs
969	RQ203098	OCC_226	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT KIRORI(HV)	HVPNL	D	Annual peridical testing	21/Jan/2025	10:00	21/Jan/2025	17:00		PLANNED	Approved	21-Jan-25	10:00	21-Jan-25	17:00	
970	RQ203096	OCC_226	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KIRORI(HV)	HVPNL	D	OEM Visit for OLTC assistance & other oil leakage issue	13/Jan/2025	10:00	13/Jan/2025	17:00		PLANNED	Approved	13-Jan-25	10:00	13-Jan-25	17:00	
971	RQ203097	OCC_226	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KIRORI(HV)	HVPNL	D	OEM Visit for OLTC assistance & other oil leakage issue	06/Jan/2025	10:00	06/Jan/2025	17:00		PLANNED	Approved	06-Jan-25	10:00	06-Jan-25	17:00	
972	RQ203064	OCC_226	slcdv_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BAMNOLI(DV)	DTL	D	For Transformer Testings and Annual Maintenance as per PMS.	21/Jan/2025	09:00	21/Jan/2025	17:30		PLANNED	Approved	21-Jan-25	09:00	21-Jan-25	17:30	

973	RQ203063	OCC_226	slcdcv_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BAMNOLI(DV)	DTL	D	For Transformer Testings and Annual Maintenance as per PMS.	20/Jan/2025	09:00	20/Jan/2025	17:30		PLANNED	Approved	20-Jan-25	09:00	20-Jan-25	17:30	
974	RQ203361	OCC_226	slcdcv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT LONI HARSH VIHAR(DV)	DTL	D	Annual Maintenance of CTR make NIFPES by OEM	17/Jan/2025	10:00	17/Jan/2025	17:00		PLANNED	Approved	17-Jan-25	10:00	17-Jan-25	17:00	
975	RQ203360	OCC_226	slcdcv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT LONI HARSH VIHAR(DV)	DTL	D	Annual Maintenance of CTR make NIFPES by OEM	16/Jan/2025	10:00	16/Jan/2025	17:00		PLANNED	Approved	16-Jan-25	10:00	16-Jan-25	17:00	
976	RQ203359	OCC_226	slcdcv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT LONI HARSH VIHAR(DV)	DTL	D	Annual Maintenance of CTR make NIFPES by OEM	15/Jan/2025	10:00	15/Jan/2025	17:00		PLANNED	Approved	15-Jan-25	10:00	15-Jan-25	17:00	
977	RQ203065	OCC_226	slcdcv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BAWANA(DV)	DTL	D	Tan Delta testing of CT and CBs , Preventive Maintenance , Testing as per PMS and General maintenance	04/Jan/2025	09:00	04/Jan/2025	17:00		PLANNED	Approved	04-Jan-25	09:00	04-Jan-25	17:00	All other ICTs must be in service/Load to be managed by Delhi/Subject to Delhi consent
978	RQ203385	OCC_226	ntpcos_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AURAIYA(NT)	NTPC	C	R&M of 400 KV Bus Bar	21/Jan/2025	08:00	22/Jan/2025	18:00		PLANNED	Approved	21-Jan-25	08:00	22-Jan-25	18:00	
979	RQ203384	OCC_226	ntpcos_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT AURAIYA(NT)	NTPC	C	R&M of 400 KV Bus Bar	16/Jan/2025	08:00	17/Jan/2025	18:00		PLANNED	Approved	16-Jan-25	08:00	17-Jan-25	18:00	
980	RQ203255	OCC_226	singrauli_sd	TRANSFORMER	400/132 KV 100 MVA ICT 1 AT SINGRAULI(NT)	NTPC	C	SAS INTEGRATION	13/Jan/2025	08:00	18/Jan/2025	18:00	SAS INTEGRATION	PLANNED	Approved	13-Jan-25	08:00	18-Jan-25	18:00	May be given subject to real time grid conditions/Other ICT to be in service
981	RQ203254	OCC_226	singrauli_sd	TRANSFORMER	400/132 KV 100 MVA ICT 2 AT SINGRAULI(NT)	NTPC	C	SAS INTEGRATION	06/Jan/2025	08:00	11/Jan/2025	18:00	SAS INTEGRATION	PLANNED	Approved	06-Jan-25	08:00	11-Jan-25	18:00	May be given subject to real time grid conditions/Other ICT to be in service
982	RQ203243	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT FATEHGARH_III(PG)	PRTL	D	AMP works	18/Jan/2025	17:00	19/Jan/2025	23:00		PLANNED	Approved	18-Jan-25	17:00	19-Jan-25	23:59	May be given from 1700 Hrs
983	RQ203242	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT FATEHGARH_III(PG)	PRTL	D	AMP works	16/Jan/2025	17:00	17/Jan/2025	23:00		PLANNED	Approved	16-Jan-25	17:00	17-Jan-25	23:59	May be given from 1700 Hrs
984	RQ203241	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FATEHGARH_III(PG)	PRTL	D	AMP works	13/Jan/2025	17:00	14/Jan/2025	23:00		PLANNED	Approved	13-Jan-25	17:00	14-Jan-25	23:59	May be given from 1700 Hrs
985	RQ203240	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FATEHGARH_III(PG)	PRTL	D	AMP works	11/Jan/2025	17:00	12/Jan/2025	23:00		PLANNED	Approved	11-Jan-25	17:00	12-Jan-25	23:59	May be given from 1700 Hrs
986	RQ202995	OCC_226	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT JAWAHARPUR_TPS(UP)	UPRVU NL	C	AVR Commissioning	06/Jan/2025	08:00	10/Jan/2025	18:00	There will be no effect on the power evacuation as ICT-3 will remain charged.	PLANNED	Approved	06-Jan-25	08:00	10-Jan-25	18:00	
987	RQ202994	OCC_226	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT JAWAHARPUR_TPS(UP)	UPRVU NL	C	AVR Commissioning	01/Jan/2025	08:00	05/Jan/2025	18:00	There will be no effect on the power evacuation as ICT-4 will remain charged.	PLANNED	Approved	01-Jan-25	08:00	05-Jan-25	18:00	

988	RQ202697	OCC_226	slcchp_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT LAHAL(HP)	HPSEB	D	Filter the OLTC oil of B Phase of 400/220/33 KV ICT bank -1	03/Jan/2025	09:00	03/Jan/2025	18:00		PLANNED	Approved	03-Jan-25	09:00	03-Jan-25	18:00	
989	RQ203403	OCC_226	ntpcos_sd	TRANSFORMER	220/6 KV 50 MVA ST 1 AT UNCHAHAR(NT)	NTPC	C	O/h of transformer and bay equipment	06/Jan/2025	08:00	13/Jan/2025	18:00		PLANNED	Approved	06-Jan-25	08:00	13-Jan-25	18:00	
990	RQ202066	OCC_226	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-DORAH(A)(PS) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening between T.N. 1 TO 20	31/Jan/2025	08:00	31/Jan/2025	18:00		PLANNED	Approved	31-Jan-25	08:00	31-Jan-25	18:00	
991	RQ202062	OCC_226	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-KARTARPUR(PS) (PSTCL) CKT-2	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	30/Jan/2025	08:00	30/Jan/2025	18:00		PLANNED	Approved	30-Jan-25	08:00	30-Jan-25	18:00	
992	RQ202064	OCC_226	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-2	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	30/Jan/2025	08:00	30/Jan/2025	18:00		PLANNED	Approved	30-Jan-25	08:00	30-Jan-25	18:00	
993	RQ202065	OCC_226	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-BADNI KALAN(PS) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening between T.N. 70 TO 80	30/Jan/2025	08:00	30/Jan/2025	18:00		PLANNED	Approved	30-Jan-25	08:00	30-Jan-25	18:00	
994	RQ202048	OCC_226	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(PS) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening between T.N. 270 to 290	29/Jan/2025	08:00	29/Jan/2025	18:00		PLANNED	Approved	29-Jan-25	08:00	29-Jan-25	18:00	
995	RQ202044	OCC_226	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PAKHOWAL(PS)-LUDHIANA(PG) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening between T.N. 20 TO 40	27/Jan/2025	08:00	27/Jan/2025	18:00		PLANNED	Approved	27-Jan-25	08:00	27-Jan-25	18:00	
996	RQ202043	OCC_226	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PAKHOWAL(PS)-LUDHIANA(PG) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening between T.N. 20 TO 40	27/Jan/2025	08:00	27/Jan/2025	18:00		PLANNED	Approved	27-Jan-25	08:00	27-Jan-25	18:00	
997	RQ202041	OCC_226	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-KARTARPUR(PS) (PSTCL) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	24/Jan/2025	08:00	24/Jan/2025	18:00		PLANNED	Approved	24-Jan-25	08:00	24-Jan-25	18:00	
998	RQ202042	OCC_226	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(PS) (PSTCL) CKT-2	PSTCL	D	Tree cutting and Jumper tightening between T.N. 270 to 290	24/Jan/2025	08:00	24/Jan/2025	18:00		PLANNED	Approved	24-Jan-25	08:00	24-Jan-25	18:00	
999	RQ202038	OCC_226	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	23/Jan/2025	09:00	23/Jan/2025	17:00		PLANNED	Approved	23-Jan-25	09:00	23-Jan-25	17:00	
1000	RQ202039	OCC_226	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PAKHOWAL(PS)-LUDHIANA(PG) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening between T.N. 6 to 20	23/Jan/2025	09:00	23/Jan/2025	17:00		PLANNED	Approved	23-Jan-25	09:00	23-Jan-25	17:00	
1001	RQ202037	OCC_226	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-2	PSTCL	D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 150 159	21/Jan/2025	09:00	21/Jan/2025	17:00	TL Ropar	PLANNED	Approved	21-Jan-25	09:00	21-Jan-25	17:00	
1002	RQ202028	OCC_226	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-2	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	16/Jan/2025	09:00	16/Jan/2025	17:00		PLANNED	Approved	17-Jan-25	09:00	17-Jan-25	17:00	

1003	RQ202019	OCC_226	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-1	PSTCL	D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 150 159	08/Jan/2025	09:00	08/Jan/2025	17:00		PLANNED	Approved	08-Jan-25	09:00	08-Jan-25	17:00	
1004	RQ203010	OCC_226	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-1	PSTCL	D	To reviewing/amending the LBB Trip logic of Numerical Low Bus Bar Protection scheme.	08/Jan/2025	08:00	08/Jan/2025	18:00		PLANNED	Approved	08-Jan-25	08:00	08-Jan-25	18:00	
1005	RQ202017	OCC_226	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	07/Jan/2025	08:00	07/Jan/2025	18:00		PLANNED	Approved	08-Jan-25	08:00	08-Jan-25	18:00	
1006	RQ203011	OCC_226	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-2	PSTCL	D	To reviewing/amending the LBB Trip logic of Numerical Low Bus Bar Protection scheme.	07/Jan/2025	08:00	07/Jan/2025	18:00		PLANNED	Approved	07-Jan-25	08:00	07-Jan-25	18:00	
1007	RQ202014	OCC_226	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-2	PSTCL	D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 160 170	03/Jan/2025	08:00	03/Jan/2025	18:00		PLANNED	Approved	03-Jan-25	08:00	03-Jan-25	18:00	
1008	RQ202006	OCC_226	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(PS) (PSTCL) CKT-1	PSTCL	D	Jumper Tightening of Tower No. 01 to 04.	01/Jan/2025	09:00	01/Jan/2025	17:00		PLANNED	Approved	01-Jan-25	09:00	01-Jan-25	17:00	
1009	RQ202007	OCC_226	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-1	PSTCL	D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 160 170	01/Jan/2025	09:00	01/Jan/2025	17:00		PLANNED	Approved	01-Jan-25	09:00	01-Jan-25	17:00	
1010	RQ202796	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-UDHAMPUR(PDD) (PG) CKT-2		D	Rectification of S/D nature defects of the line	30/Jan/2025	08:00	30/Jan/2025	18:00	Kindly approve.	PLANNED	Approved	30-Jan-25	08:00	30-Jan-25	18:00	
1011	RQ202795	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-UDHAMPUR(PDD) (PG) CKT-1		D	Rectification of S/D nature defects of the line	29/Jan/2025	08:00	29/Jan/2025	18:00	Kindly approve.	PLANNED	Approved	29-Jan-25	08:00	29-Jan-25	18:00	
1012	RQ202200	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-NEW JAGADHARI TSS(DFCCIL) (RAILWAYS) CKT-2		D	LINE & BAY EQUIPMENT AMP WORKS	24/Jan/2025	09:00	24/Jan/2025	18:00	Kindly approve.	PLANNED	Approved	24-Jan-25	09:00	24-Jan-25	18:00	
1013	RQ202199	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-NEW JAGADHARI TSS(DFCCIL) (RAILWAYS) CKT-1		D	LINE & BAY EQUIPMENT AMP WORKS	23/Jan/2025	09:00	23/Jan/2025	18:00	Kindly approve.	PLANNED	Approved	23-Jan-25	09:00	23-Jan-25	18:00	
1014	RQ202196	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-DORAH(A) (PS) (PSTCL) CKT-1		D	For AMP work.	20/Jan/2025	09:00	20/Jan/2025	18:00	Kindly approve.	PLANNED	Approved	20-Jan-25	09:00	20-Jan-25	18:00	
1015	RQ202206	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PATIALA(PG)-NABHA(PS) (PSTCL) CKT-2		D	for relay template updation and testing	20/Jan/2025	00:00	20/Jan/2025	17:30	Kindly approve.	PLANNED	Approved	20-Jan-25	00:00	20-Jan-25	17:30	

1016	RQ202203	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-TEPLA(HV) (HVPNL) CKT-2		D	LINE & BAY EQUIPMENT AMP WORKS	18/Jan/2025	09:00	18/Jan/2025	18:00	Kindly approve.	PLANNED	Approved	18-Jan-25	09:00	18-Jan-25	18:00	
1017	RQ202195	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PAKHOWAL(PG)-LUDHIANA(PG) (PSTCL) CKT-1		D	For AMP work.	17/Jan/2025	09:00	17/Jan/2025	18:00	Kindly approve.	PLANNED	Approved	17-Jan-25	09:00	17-Jan-25	18:00	
1018	RQ202205	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PATIALA(PG)-ABLOWAL(PG) (PSTCL) CKT-1		D	For AMP of Line Equipments	17/Jan/2025	00:00	17/Jan/2025	17:30	Kindly approve.	PLANNED	Approved	17-Jan-25	00:00	17-Jan-25	17:30	
1019	RQ202209	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AMRITSAR(PG)-KHASHA(PG) (PSTCL) CKT-2		D	For AMP of Line Equipments	16/Jan/2025	10:00	16/Jan/2025	18:00	Kindly approve.	PLANNED	Approved	16-Jan-25	10:00	16-Jan-25	18:00	
1020	RQ203179	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HV)-NALLAGARH(PG) (ADHPL) CKT-1		D	S/D required for reinstallation of aviation globules after OPGW works	16/Jan/2025	07:00	31/Jan/2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	16-Jan-25	07:00	31-Jan-25	18:00	May be allowed subject to Ad hydro & HP consent/Subject to no generation evacuation affected during shutdown
1021	RQ203178	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1		D	S/D required for reinstallation of aviation globules after OPGW works	16/Jan/2025	07:00	31/Jan/2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	16-Jan-25	07:00	31-Jan-25	18:00	May be allowed subject to Ad hydro & HP consent/Subject to no generation evacuation affected during shutdown
1022	RQ202208	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AMRITSAR(PG)-KHASHA(PG) (PSTCL) CKT-1		D	For AMP of Line Equipments	14/Jan/2025	10:00	14/Jan/2025	18:00	Kindly approve.	PLANNED	Approved	14-Jan-25	10:00	14-Jan-25	18:00	
1023	RQ202194	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-LALTOKALAN(PG) (PSTCL) CKT-2		D	For AMP work.	14/Jan/2025	09:00	14/Jan/2025	18:00	Kindly approve.	PLANNED	Approved	14-Jan-25	09:00	14-Jan-25	18:00	
1024	RQ202207	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AMRITSAR(PG)-NARAINGARH(PG) (PSTCL) CKT-1		D	For AMP of Line Equipments	12/Jan/2025	10:00	12/Jan/2025	18:00	Kindly approve.	PLANNED	Approved	12-Jan-25	10:00	12-Jan-25	18:00	
1025	RQ202202	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-JORIAN(HV) (HVPNL) CKT-2		D	LINE & BAY EQUIPMENT AMP WORKS	11/Jan/2025	09:00	11/Jan/2025	18:00	Kindly approve.	PLANNED	Approved	11-Jan-25	09:00	11-Jan-25	18:00	
1026	RQ202790	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-4		D	For AMP of Line Equipments	10/Jan/2025	09:30	10/Jan/2025	17:00	Kindly approve.	PLANNED	Approved	10-Jan-25	09:30	10-Jan-25	17:00	
1027	RQ202201	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-JORIAN(HV) (HVPNL) CKT-1		D	LINE & BAY EQUIPMENT AMP WORKS	10/Jan/2025	09:00	10/Jan/2025	18:00	Kindly approve.	PLANNED	Approved	10-Jan-25	09:00	10-Jan-25	18:00	
1028	RQ202204	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PATIALA(PG)-NABHA(PG) (PSTCL) CKT-1		D	for relay template updation and testing	10/Jan/2025	00:00	10/Jan/2025	17:30	Kindly approve.	PLANNED	Approved	10-Jan-25	00:00	10-Jan-25	17:30	
1029	RQ202802	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HIRANAGAR(PDD)-SARNA(PG) (PG) CKT-1		D	For AMP of Line Equipments	09/Jan/2025	10:00	09/Jan/2025	18:00	Kindly approve.	PLANNED	Approved	09-Jan-25	10:00	09-Jan-25	18:00	
1030	RQ202811	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHOWADHI (JK)-GLADNI(PDD) (PDD JK) CKT-1		D	For AMP of Line Equipments	09/Jan/2025	09:00	09/Jan/2025	18:00	Kindly approve.	PLANNED	Approved	09-Jan-25	09:00	09-Jan-25	18:00	

1031	RQ202191	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(PS) (PSTCL) CKT-3		D	For Bus Bar Relay testing of 220 kv bus-2 after modification on 09.01.2025	09/Jan/2025	08:00	09/Jan/2025	18:00	Kindly approve.	PLANNED	Approved	09-Jan-25	08:00	09-Jan-25	18:00	
1032	RQ202789	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-3		D	For AMP of Line Equipments	08/Jan/2025	09:30	08/Jan/2025	17:00	Kindly approve.	PLANNED	Approved	08-Jan-25	09:30	08-Jan-25	17:00	
1033	RQ203174	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DASUYA(PS)-JALANDHAR(PG) (PG) CKT-2		D	LINE EQUIPMENT AMP WORK	08/Jan/2025	09:00	08/Jan/2025	18:00	Kindly approve.	PLANNED	Approved	08-Jan-25	09:00	08-Jan-25	18:00	
1034	RQ203175	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DASUYA(PS)-JALANDHAR(PG) (PG) CKT-1		D	AR Non Auto required.	08/Jan/2025	09:00	08/Jan/2025	18:00	Kindly approve.	PLANNED	Approved	08-Jan-25	09:00	08-Jan-25	18:00	
1035	RQ202801	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PS) (PG) CKT-2		D	For AMP of Line Equipments	07/Jan/2025	10:00	07/Jan/2025	18:00	Kindly approve.	PLANNED	Approved	07-Jan-25	10:00	07-Jan-25	18:00	
1036	RQ202198	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHABAD(PG)-SIRSA(HV) (HVPNL) CKT-1		D	For AMP work.	07/Jan/2025	09:00	07/Jan/2025	18:00	Kindly approve.	PLANNED	Approved	07-Jan-25	09:00	07-Jan-25	18:00	
1037	RQ202810	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-BISHNAH(JK) (PDD JK) CKT-1		D	For AMP of Line Equipments	07/Jan/2025	09:00	07/Jan/2025	18:00	Kindly approve.	PLANNED	Approved	07-Jan-25	09:00	07-Jan-25	18:00	
1038	RQ202190	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(PS) (PSTCL) CKT-1		D	For Bus Bar Relay testing of 220 kv Bus-1 after modification on 07.01.2025	07/Jan/2025	08:00	07/Jan/2025	18:00	Kindly approve.	PLANNED	Approved	07-Jan-25	08:00	07-Jan-25	18:00	
1039	RQ202809	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-CHOWADHI (JK) (PDD JK) CKT-1		D	For AMP of Line Equipments	06/Jan/2025	09:00	06/Jan/2025	18:00	Kindly approve.	PLANNED	Approved	06-Jan-25	09:00	06-Jan-25	18:00	
1040	RQ203188	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-KISHAN(CHD) (CHD) CKT-2		D	Primary current injection bay wise after Busbar protection erection	05/Jan/2025	09:00	05/Jan/2025	13:00	Kindly approve.	PLANNED	Approved	05-Jan-25	09:00	05-Jan-25	13:00	
1041	RQ203172	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DASUYA(PS)-JALANDHAR(PG) (PG) CKT-1		D	LINE EQUIPMENT AMP WORK	05/Jan/2025	08:00	05/Jan/2025	18:00	Kindly approve.	PLANNED	Approved	05-Jan-25	08:00	05-Jan-25	18:00	
1042	RQ203173	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DASUYA(PS)-JALANDHAR(PG) (PG) CKT-2		D	AR Non Auto required.	05/Jan/2025	08:00	05/Jan/2025	18:00	Kindly approve.	PLANNED	Approved	05-Jan-25	08:00	05-Jan-25	18:00	
1043	RQ203187	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-KISHAN(CHD) (CHD) CKT-1		D	Primary current injection bay wise after Busbar protection erection	04/Jan/2025	14:00	04/Jan/2025	18:00	Kindly approve.	PLANNED	Approved	04-Jan-25	14:00	04-Jan-25	18:00	
1044	RQ203164	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JESSORE(HP)-PONG(BB) (PG) CKT-1		D	Repalcement of Control & Relay Panel under Add Cap_Petition No. 712/TT/2020 at Pong end.	04/Jan/2025	10:00	05/Jan/2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	04-Jan-25	10:00	05-Jan-25	18:00	
1045	RQ202800	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PS) (PG) CKT-1		D	For AMP of Line Equipments	04/Jan/2025	10:00	04/Jan/2025	18:00	Kindly approve.	PLANNED	Approved	04-Jan-25	10:00	04-Jan-25	18:00	

1046	RQ203186	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-2		D	Primary current injection bay wise after Busbar protection erection	03/Jan/2025	14:00	03/Jan/2025	18:00	Kindly approve.	PLANNED	Approved	03-Jan-25	14:00	03-Jan-25	18:00	
1047	RQ202197	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHABAD(PG)-FATEHABAD(HV) (HVPNL) CKT-1		D	For AMP work.	03/Jan/2025	09:00	03/Jan/2025	18:00	Kindly approve.	PLANNED	Approved	03-Jan-25	09:00	03-Jan-25	18:00	
1048	RQ203185	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-1		D	Primary current injection bay wise after Busbar protection erection	03/Jan/2025	09:00	03/Jan/2025	13:00	Kindly approve.	PLANNED	Approved	03-Jan-25	09:00	03-Jan-25	13:00	
1049	RQ203184	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-HPSEB(HP) (HPSEB) CKT-2		D	Primary current injection bay wise after Busbar protection erection	02/Jan/2025	14:00	02/Jan/2025	18:00	Kindly approve.	PLANNED	Approved	02-Jan-25	14:00	02-Jan-25	18:00	
1050	RQ203163	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAIRASIUL(NH)-PONG(BB) (PG) CKT-1		D	Repalcement of Control & Relay Panel under Add Cap_Petition No. 712/TT/2020 at Pong end.	02/Jan/2025	10:00	03/Jan/2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	02-Jan-25	10:00	03-Jan-25	18:00	
1051	RQ202799	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PS)-DASUYA(PS) (PG) CKT-1		D	For AMP of Line Equipments	02/Jan/2025	10:00	02/Jan/2025	18:00	Kindly approve.	PLANNED	Approved	02-Jan-25	10:00	02-Jan-25	18:00	
1052	RQ203183	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-HPSEB(HP) (HPSEB) CKT-1		D	Primary current injection bay wise after Busbar protection erection	02/Jan/2025	09:00	02/Jan/2025	13:00	Kindly approve.	PLANNED	Approved	02-Jan-25	09:00	02-Jan-25	13:00	
1053	RQ203182	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1		D	Primary current injection bay wise after Busbar protection erection	01/Jan/2025	14:00	01/Jan/2025	18:00	Kindly approve.	PLANNED	Approved	01-Jan-25	14:00	01-Jan-25	18:00	May be allowed subject to Ad hydro
1054	RQ202798	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PS)-DASUYA(PS) (PG) CKT-2		D	For AMP of Line Equipments	01/Jan/2025	10:00	01/Jan/2025	18:00	Kindly approve.	PLANNED	Approved	01-Jan-25	10:00	01-Jan-25	18:00	
1055	RQ203181	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1		D	Primary current injection bay wise after Busbar protection erection	01/Jan/2025	09:00	01/Jan/2025	13:00	Kindly approve.	PLANNED	Approved	01-Jan-25	09:00	01-Jan-25	13:00	
1056	RQ202815	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-BARN(JK) (PDD JK) CKT-1		D	For stringing of 400KV Kishtwar Kishenpur line at Kishenpur S/S end, power line crossings of existing lines are being encountered in different spans. Shutdown is required to carryout stringing of under construction Kishtwar-Kishenpur line in the span of 5/0 to 6/0.	01/Jan/2025	08:00	15/Jan/2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	02-Jan-25	10:00	16-Jan-25	16:00	May be allowed subject to JK consent /Load to be managed by JK/To be availed on daily basis

1057	RQ202816	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-BARN(JK) (PDD JK) CKT-2		D	For stringing of 400KV Kishtwar Kishenpur line at Kishenpur S/S end, power line crossings of existing lines are being encountered in different spans. Shutdown is required to carryout stringing of under construction Kishtwar-Kishenpur line in the span of 5/0 to 6/0.	01/Jan/2025	08:00	15/Jan/2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	02-Jan-25	10:00	16-Jan-25	16:00	May be allowed subject to JK consent /Load to be managed by JK/To be availed on daily basis
1058	RQ202817	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-1		D	For stringing of 400KV Kishtwar Kishenpur line at Kishenpur S/S end, power line crossings of existing lines are being encountered in different spans. Shutdown is required to carryout stringing of under construction Kishtwar-Kishenpur line in the span of 5/0 to 6/0.	01/Jan/2025	08:00	15/Jan/2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	02-Jan-25	10:00	16-Jan-25	16:00	May be allowed subject to JK consent /Load to be managed by JK/To be availed on daily basis
1059	RQ202818	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-2		D	For stringing of 400KV Kishtwar Kishenpur line at Kishenpur S/S end, power line crossings of existing lines are being encountered in different spans. Shutdown is required to carryout stringing of under construction Kishtwar-Kishenpur line in the span of 5/0 to 6/0.	01/Jan/2025	08:00	15/Jan/2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	02-Jan-25	10:00	16-Jan-25	16:00	May be allowed subject to JK consent /Load to be managed by JK/To be availed on daily basis
1060	RQ203177	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1		D	S/D required for reinstallation of aviation globules after OPGW works	01/Jan/2025	07:00	15/Jan/2025	18:00	Under construction head. Kindly approve.	PLANNED	Rejected					Duplicate entry.
1061	RQ203176	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1		D	S/D required for reinstallation of aviation globules after OPGW works	01/Jan/2025	07:00	15/Jan/2025	18:00	Under construction head. Kindly approve.	PLANNED	Rejected					Duplicate entry.

1062	RQ203352	OCC_226	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Preventive maintenance work of the 220kV Transmission lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, towers members above basic body 1, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	27/Jan/2025	10:00	31/Jan/2025	16:30	Shutdown required on daily basis from 10:00 to 16:30 hrs. During shutdown period power of Phozal HPPPTCL & ADHPL will be evacuated through 220 KV AD hydro(AD)-Phozal(HP) (ADHPL) Ckt-1 & 220 KV AD hydro(AD)-Nallagarh(PG) (ADHPL) Ckt-1.	PLANNED	Approved	27-Jan-25	10:00	31-Jan-25	16:30	subject to HP consent.	
1063	RQ202713	OCC_226	sidchp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Parodical Maintenance	08/Jan/2025	10:00	08/Jan/2025	17:00		PLANNED	Approved						clubbed with St.no. 1055
1064	RQ203351	OCC_226	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Preventive maintenance work of the 220kV Transmission lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, towers members above basic body 1, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	01/Jan/2025	10:00	25/Jan/2025	16:30	Shutdown required on daily basis from 10:00 to 16:30 hrs. During shutdown period power of Phozal HPPPTCL & ADHPL will be evacuated through 220 KV AD hydro(AD)-Phozal(HP) (ADHPL) Ckt-1 & 220 KV AD hydro(AD)-Nallagarh(PG) (ADHPL) Ckt-1.	PLANNED	Approved	01-Jan-25	10:00	25-Jan-25	16:30	subject to HP consent.	
1065	RQ203449	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AURAIYA(NT)-SIKANDRA(UP) (PG) CKT-2	POWER GRID	D	AMP OF LINE BAY EQUIPMENT AT SIKANDRA	27/Jan/2025	10:00	27/Jan/2025	18:00		PLANNED	Approved	27-Jan-25	10:00	27-Jan-25	18:00		
1066	RQ203022	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-RANIA(UP) (PG) CKT-1	POWER GRID	D	Testing of DTPC scheme (under Process bus)	22/Jan/2025	09:00	22/Jan/2025	14:00		PLANNED	Approved	22-Jan-25	09:00	22-Jan-25	14:00		

1067	RQ203026	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAHAR(NT) (PG) CKT-3	POWER GRID	D	'Mutual compensation scheme modification & testing of DTTC scheme under Process Bus. S/d of 220kV Kanpur-Unchahar-3 & 4 required together.	21/Jan/2025	09:00	21/Jan/2025	17:00		PLANNED	Approved	21-Jan-25	09:00	21-Jan-25	17:00	
1068	RQ203023	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAHAR(NT) (PG) CKT-4	POWER GRID	D	'Mutual compensation scheme modification & testing of DTTC scheme under Process Bus. S/d of 220kV Kanpur-Unchahar-3 & 4 required together.	21/Jan/2025	09:00	21/Jan/2025	17:00		PLANNED	Approved	21-Jan-25	09:00	21-Jan-25	17:00	
1069	RQ202090	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SITARGANJ(PG)-CBGANJ(UP) (PG) CKT-1	POWER GRID	C	To attend damaged R phase conductor of 220 kv Bareilly-CB Ganj line bw >X tower No 77 <>&<> 78...220 KV D/C Tanakpur-CB Gan	20/Jan/2025	10:00	20/Jan/2025	17:00		PLANNED	Approved	22-Dec-24	10:00	22-Dec-24	17:00	Subject to Uttarakhand,NHPC,PG & Nepal consent/ Sitarganj & Nepal will be radially connected only with Tanakpur(NHPC)/UK has to manage load at Sitarganj
1070	RQ202091	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-CBGANJ(UP) (PG) CKT-1	POWER GRID	C	To attend damaged R phase conductor of 220 kv Bareilly-CB Ganj line bw >X tower No 77 <>&<> 78...220 KV D/C Tanakpur-CB Gan	20/Jan/2025	10:00	20/Jan/2025	17:00		PLANNED	Approved	22-Dec-24	10:00	22-Dec-24	17:00	Subject to Uttarakhand,NHPC,PG & Nepal consent/ Sitarganj & Nepal will be radially connected only with Tanakpur(NHPC)/UK has to manage load at Sitarganj
1071	RQ202756	OCC_226	rappc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_C(NP)-ANTA(NT) (PG) CKT-1	POWER GRID	C	Tan delta measurement of 0-513-CVT-2, 0-513-CT-2 (Anta Line) and CT, CVT & LA Replacement job. Preventive maintenance of Disconnecting switches, circuit breaker and relays.	20/Jan/2025	08:00	25/Jan/2025	20:00		PLANNED	Approved	20-Jan-25	08:00	25-Jan-25	20:00	May be allowed subject to real time grid condition & Anta consent /Subject to no generation evacuation constraints

1072	RQ202467	OCC_226	slcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-2	POWER GRID	D	Preventive maintenance works in the outdoor r 220/7321 13 KV switchyard including replacement of worn out jumpers / droppers and allied clamps etc. Since, the work has to be done in the outdoor switchyard, which involves 1 Jumpers 1 connected to 1 1 BUSBARS, as 1 such shutdown 1 1 of 220 KV Source lines is required to ensure safety of both men & material working in the outdoor vard.	19/Jan/2025	10:00	19/Jan/2025	15:00	30-40 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grids. Rest 180 MW load (approx.) shall be affected.	PLANNED	Approved	19-Jan-25	10:00	19-Jan-25	15:00	
1073	RQ202466	OCC_226	slcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-1	POWER GRID	D	Preventive maintenance works in the outdoor r 220/7321 13 KV switchyard including replacement of worn out jumpers / droppers and allied clamps etc. Since, the work has to be done in the outdoor switchyard, which involves 1 Jumpers 1 connected to 1 1 BUSBARS, as 1 such shutdown 1 1 of 220 KV Source lines is required to ensure safety of both men & material working in the outdoor vard.	19/Jan/2025	10:00	19/Jan/2025	15:00	30-40 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grids. Rest 180 MW load (approx.) shall be affected.	PLANNED	Approved	19-Jan-25	10:00	19-Jan-25	15:00	
1074	RQ203283	OCC_226	slcsrcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-2	POWER GRID	D	Half Yearly Maintenance	17/Jan/2025	10:00	17/Jan/2025	14:00		PLANNED	Approved	17-Jan-25	10:00	17-Jan-25	14:00	
1075	RQ203282	OCC_226	slcsrcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-1	POWER GRID	D	Half Yearly Maintenance	16/Jan/2025	10:00	16/Jan/2025	14:00		PLANNED	Approved	16-Jan-25	10:00	16-Jan-25	14:00	
1076	RQ203043	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-MAINPURI(UP) (PG) CKT-1	POWER GRID	D	Testing of DTPC scheme (under Process bus)	13/Jan/2025	09:00	13/Jan/2025	14:00		PLANNED	Approved	13-Jan-25	09:00	13-Jan-25	14:00	
1077	RQ203275	OCC_226	slcsrcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAWAIMADHOPUR(RS)-DAUSA(RS) (PG) CKT-1	POWER GRID	D	Half Yearly Maintenance	09/Jan/2025	10:00	09/Jan/2025	14:00		PLANNED	Approved	09-Jan-25	10:00	09-Jan-25	14:00	
1078	RQ203047	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-KANPURNABAS TA(UP) (PG) CKT-1	POWER GRID	D	AMP of line bay equipment at Kanpur & Testing of DTPC scheme under Process Bus	09/Jan/2025	09:00	09/Jan/2025	17:00		PLANNED	Approved	09-Jan-25	09:00	09-Jan-25	17:00	

1079	RQ202846	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAEBAREILLY(PG)-CG CITY(UP) (PG) CKT-1	POWER GRID	D	AMP work of Line Bay Equipments.	09/Jan/2025	08:00	09/Jan/2025	18:00	AMP work of Line Bay Equipments.	PLANNED	Approved	09-Jan-25	08:00	09-Jan-25	18:00	
1080	RQ203279	OCC_226	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LALSOTE(RS)-DAUSA(RS) (PG) CKT-1	POWER GRID	D	Half Yearly Maintenance	08/Jan/2025	10:00	08/Jan/2025	14:00		PLANNED	Approved	08-Jan-25	10:00	08-Jan-25	14:00	
1081	RQ203452	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-1	POWER GRID	D	Modification in Mutual compensation scheme & testing of DTPC under Process Bus. S/d of 220kV Kanpur-Unchahar-1 & 2 is required together for mutual compensation scheme modification	07/Jan/2025	09:00	07/Jan/2025	18:00		PLANNED	Approved	07-Jan-25	09:00	07-Jan-25	18:00	
1082	RQ203453	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-2	POWER GRID	D	Modification in Mutual compensation scheme & testing of DTPC under Process Bus. S/d of 220kV Kanpur-Unchahar-1 & 2 is required together for mutual compensation scheme modification	07/Jan/2025	09:00	07/Jan/2025	18:00		PLANNED	Approved	07-Jan-25	09:00	07-Jan-25	18:00	
1083	RQ202129	OCC_226	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HIRANAGAR(PDD)-SARNA(PS) (PG) CKT-1	POWER GRID	C	Preventive Maintenance	05/Jan/2025	07:00	05/Jan/2025	13:00		PLANNED	Approved	05-Jan-25	07:00	05-Jan-25	13:00	
1084	RQ202134	OCC_226	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-HIRANAGAR(PDD) (PG) CKT-1	POWER GRID	C	Preventive Maintenance	05/Jan/2025	07:00	05/Jan/2025	13:00		PLANNED	Approved	05-Jan-25	07:00	05-Jan-25	13:00	
1085	RQ202869	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-1	POWER GRID	C	Diversion of 220KV Unchahar-Kanpur 1 infringing with Raebareli-Prayagraj bypass road of NHAI	02/Jan/2025	08:00	11/Jan/2025	20:00		PLANNED	Approved	02-Jan-25	08:00	11-Jan-25	20:00	May be allowed subject to NTPC consent/maximum two ckt shutdown at a time may be allowed at Unchahar end
1086	RQ202870	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-2	POWER GRID	C	Diversion of 220KV Unchahar-Kanpur 2 infringing with Raebareli-Prayagraj bypass road of NHAI	02/Jan/2025	08:00	11/Jan/2025	20:00		PLANNED	Approved	02-Jan-25	08:00	11-Jan-25	20:00	May be allowed subject to NTPC consent/maximum two ckt shutdown at a time may be allowed at Unchahar end
1087	RQ203416	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUCKNOW_1(PG)-BAKSHI KA TALAB(UP) (UP) CKT-1	UPPTCL	D	FOR LBB RELAY RETROFITMENT WORK AT LUCKNOW	23/Jan/2025	10:00	23/Jan/2025	18:00		PLANNED	Approved	23-Jan-25	10:00	23-Jan-25	18:00	
1088	RQ203418	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHINHAT(UP)-LUCKNOW_1(PG) (UP) CKT-1	UPPTCL	D	FOR LBB RELAY RETROFITMENT WORK AT LUCKNOW	21/Jan/2025	10:00	21/Jan/2025	18:00		PLANNED	Approved	21-Jan-25	10:00	21-Jan-25	18:00	
1089	RQ203031	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-SIKANDRA(UP) (UP) CKT-1	UPPTCL	D	AMP of line bay equipment at Kanpur & Testing of DTPC scheme under Process Bus	19/Jan/2025	09:00	19/Jan/2025	17:00		PLANNED	Approved	19-Jan-25	09:00	19-Jan-25	17:00	

1090	RQ203417	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KURSI ROAD(UP)-LUCKNOW_1(PG)(UP) CKT-2	UPPTCL	D	FOR LBB RELAY RETROFITMENT WORK AT LUCKNOW	18/Jan/2025	10:00	18/Jan/2025	18:00		PLANNED	Approved	18-Jan-25	10:00	18-Jan-25	18:00	
1091	RQ202909	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SOHAWAL(PG)-AYODHYA (UP) (UP) CKT-1	UPPTCL	D	For Relay Testing & scheme updation	17/Jan/2025	09:00	17/Jan/2025	14:00		PLANNED	Approved	17-Jan-25	09:00	17-Jan-25	14:00	
1092	RQ203419	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KURSI ROAD(UP)-LUCKNOW_1(PG)(UP) CKT-1	UPPTCL	D	FOR LBB RELAY RETROFITMENT WORK AT LUCKNOW	16/Jan/2025	10:00	16/Jan/2025	18:00		PLANNED	Approved	16-Jan-25	10:00	16-Jan-25	18:00	
1093	RQ203421	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUCKNOW_1(PG)-KANDUNI (UP) CKT-2	UPPTCL	D	FOR LBB RELAY RETROFITMENT WORK AT LUCKNOW	13/Jan/2025	10:00	13/Jan/2025	18:00		PLANNED	Approved	13-Jan-25	10:00	13-Jan-25	18:00	
1094	RQ202971	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GORAKHPUR(PG)-GOLA(UP) (UP) CKT-2	UPPTCL	D	AMP Work	13/Jan/2025	09:00	13/Jan/2025	18:00		PLANNED	Approved	13-Jan-25	09:00	13-Jan-25	18:00	
1095	RQ203405	OCC_226	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAR(NT)-RAEBAREILLY(PG)(UP) CKT-2	UPPTCL	C	Maint of Bus#2 side isolator of diff bays.	13/Jan/2025	08:00	14/Jan/2025	18:00		PLANNED	Approved	13-Jan-25	08:00	14-Jan-25	18:00	May be allowed subject to real time grid condition/maximum two ckt shutdown at a time may be allowed at Unchahar end
1096	RQ203420	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUCKNOW_1(PG)-KANDUNI (UP) CKT-1	UPPTCL	D	FOR LBB RELAY RETROFITMENT WORK AT LUCKNOW	11/Jan/2025	10:00	11/Jan/2025	18:00		PLANNED	Approved	11-Jan-25	10:00	11-Jan-25	18:00	
1097	RQ202982	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MAINPURI(PG)-ETAH(UP) (UP) CKT-1	UPPTCL	D	AMP of Line equipment of 220 kv Mainpuri(PG)-Eath(UP) Line	04/Jan/2025	08:00	04/Jan/2025	18:00		PLANNED	Approved	04-Jan-25	08:00	04-Jan-25	18:00	
1098	RQ203006	OCC_226	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-2	BBMB	D	Yearly mtc.	23/Jan/2025	08:00	24/Jan/2025	18:00		PLANNED	Approved	23-Jan-25	08:00	24-Jan-25	18:00	
1099	RQ203028	OCC_226	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DELHI RR(BB)-NARELA(DV) (BBMB) CKT-2	BBMB	D	Yearly Mtc.	22/Jan/2025	08:00	22/Jan/2025	18:00		PLANNED	Approved	22-Jan-25	08:00	22-Jan-25	18:00	May be allowed subject real time grid condition/Load to be managed by Delhi
1100	RQ202036	OCC_226	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-1	BBMB	D	Patrolling of line alongwith Tree trimming and Jumper tightening	21/Jan/2025	09:00	21/Jan/2025	17:00		PLANNED	Approved	22-Jan-25	09:00	22-Jan-25	17:00	
1101	RQ203025	OCC_226	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-2	BBMB	D	Yearly Mtc.	21/Jan/2025	08:00	21/Jan/2025	18:00		PLANNED	Approved	21-Jan-25	08:00	21-Jan-25	18:00	
1102	RQ203019	OCC_226	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-1	BBMB	C	Replacement of 245 kv SF-6 Circuit Breaker & General Mtc. of line at Jalandhar end.	21/Jan/2025	08:00	30/Jan/2025	18:00		PLANNED	Approved	21-Jan-25	08:00	30-Jan-25	18:00	May be allowed subject real time grid condition/No generation evacuation constraint
1103	RQ203037	OCC_226	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-GANGUWAL (BB) CKT-2	BBMB	D	Yearly mtc.	15/Jan/2025	08:00	16/Jan/2025	18:00		PLANNED	Approved	15-Jan-25	08:00	16-Jan-25	18:00	
1104	RQ203027	OCC_226	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DELHI RR(BB)-NARELA(DV) (BBMB) CKT-1	BBMB	D	Yearly mtc.	15/Jan/2025	08:00	15/Jan/2025	18:00		PLANNED	Approved	15-Jan-25	08:00	15-Jan-25	18:00	May be allowed subject real time grid condition/Load to be managed by Delhi

1105	RQ203024	OCC_226	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-1	BBMB	D	Yearly mtc.	14/Jan/2025	08:00	14/Jan/2025	18:00		PLANNED	Approved	14-Jan-25	08:00	14-Jan-25	18:00	
1106	RQ203034	OCC_226	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-GANGUWAL (BB) CKT-1	BBMB	D	Yearly mtc.	10/Jan/2025	08:00	11/Jan/2025	18:00		PLANNED	Approved	10-Jan-25	08:00	11-Jan-25	18:00	
1107	RQ203033	OCC_226	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DASUYA(PS)-JALANDHAR(BB) (BBMB) CKT-2	BBMB	D	General Mtc. of line	10/Jan/2025	08:00	10/Jan/2025	18:00		PLANNED	Approved	10-Jan-25	08:00	10-Jan-25	18:00	
1108	RQ202020	OCC_226	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-1	BBMB	D	Patrolling of line alongwith Tree trimming and Jumper tightening	09/Jan/2025	08:00	09/Jan/2025	17:00		PLANNED	Approved	11-Jan-25	08:00	11-Jan-25	17:00	
1109	RQ203147	OCC_226	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2	BBMB	D	For Line patrolling & Tree trimming	09/Jan/2025	08:00	09/Jan/2025	18:00		PLANNED	Approved	09-Jan-25	08:00	09-Jan-25	18:00	
1110	RQ203032	OCC_226	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-2	BBMB	D	General Mtc. of line	09/Jan/2025	08:00	09/Jan/2025	18:00		PLANNED	Approved	09-Jan-25	08:00	09-Jan-25	18:00	
1111	RQ203014	OCC_226	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-JAMALPUR (BB) CKT-1	BBMB	D	To reviewing/amending the LBB Trip logic of Numerical Low Bus Bar Protection scheme.	09/Jan/2025	08:00	09/Jan/2025	18:00		PLANNED	Approved	09-Jan-25	08:00	09-Jan-25	18:00	
1112	RQ203029	OCC_226	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-3	BBMB	D	Yearly mtc.	08/Jan/2025	08:00	08/Jan/2025	18:00		PLANNED	Approved	08-Jan-25	08:00	08-Jan-25	18:00	
1113	RQ203020	OCC_226	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-2	BBMB	D	General Mtc. of line.	08/Jan/2025	08:00	08/Jan/2025	18:00		PLANNED	Approved	08-Jan-25	08:00	08-Jan-25	18:00	
1114	RQ203012	OCC_226	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-GANGUWAL (BB) CKT-1	BBMB	D	To reviewing/amending the LBB Trip logic of Numerical Low Bus Bar Protection scheme.	08/Jan/2025	08:00	08/Jan/2025	18:00		PLANNED	Approved	08-Jan-25	08:00	08-Jan-25	18:00	
1115	RQ203015	OCC_226	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-JAMALPUR (BB) CKT-2	BBMB	D	To reviewing/amending the LBB Trip logic of Numerical Low Bus Bar Protection scheme.	08/Jan/2025	08:00	08/Jan/2025	18:00		PLANNED	Approved	08-Jan-25	08:00	08-Jan-25	18:00	
1116	RQ203089	OCC_226	slcdcv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DELHI RR(BB)-NARELA(DV) (BBMB) CKT-2	BBMB	D	C&Tan delta testing of CT's & CVT's	07/Jan/2025	09:30	07/Jan/2025	15:00		PLANNED	Approved					Clubbed with 1099
1117	RQ202993	OCC_226	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR-SANGRUR (BB) CKT-2	BBMB	D	General mtc of Line	07/Jan/2025	08:00	08/Jan/2025	18:00		PLANNED	Approved	07-Jan-25	08:00	08-Jan-25	18:00	
1118	RQ203146	OCC_226	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1	BBMB	D	For Line patrolling & Tree trimming	07/Jan/2025	08:00	07/Jan/2025	18:00		PLANNED	Approved	07-Jan-25	08:00	07-Jan-25	18:00	

1119	RQ203013	OCC_226	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-GANGUWAL (BB) CKT-2	BBMB	D	To reviewing/amending the LBB Trip logic of Numerical Low Bus Bar Protection scheme.	07/Jan/2025	08:00	07/Jan/2025	18:00		PLANNED	Approved	07-Jan-25	08:00	07-Jan-25	18:00	
1120	RQ203088	OCC_226	slcdcv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DELHI RR(BB)-NARELA(DV) (BBMB) CKT-1	BBMB	D	C&Tan delta testing of CT's & CVT's	06/Jan/2025	11:30	06/Jan/2025	15:00		PLANNED	Approved					Clubbed with 1104
1121	RQ203008	OCC_226	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-JAMALPUR (BB) CKT-2	BBMB	D	General Mtc. of line.	03/Jan/2025	08:00	03/Jan/2025	18:00		PLANNED	Approved	03-Jan-25	08:00	03-Jan-25	18:00	
1122	RQ202991	OCC_226	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAGADHARI (BB) CKT-1	BBMB	D	Yearly Maintenance	02/Jan/2025	08:00	03/Jan/2025	18:00		PLANNED	Approved	02-Jan-25	08:00	03-Jan-25	18:00	
1123	RQ202992	OCC_226	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR-SANGRUR (BB) CKT-1	BBMB	D	General mtc of Line	02/Jan/2025	08:00	03/Jan/2025	18:00		PLANNED	Approved	02-Jan-25	08:00	03-Jan-25	18:00	
1124	RQ203007	OCC_226	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-JAMALPUR (BB) CKT-1	BBMB	D	General Mtc. of line.	02/Jan/2025	08:00	02/Jan/2025	18:00		PLANNED	Approved	02-Jan-25	08:00	02-Jan-25	18:00	
1125	RQ202115	OCC_226	rappc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_A(NP)-SAKATPURA(RS) (RS) CKT-1	RRVPNL	C	CT, LA, CVT, protection relay testing	23/Jan/2025	08:00	27/Jan/2025	20:00	RAPP-A Biennial Shutdown	PLANNED	Approved	23-Jan-25	08:00	27-Jan-25	20:00	May be allowed subject to real time grid condition & Rajasthan consent / RapsA Unit 2 under shutdown
1126	RQ202117	OCC_226	rappc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-RAPS_A(NP) (RS) CKT-1	RRVPNL	C	LA, CT, CVT, Protection relay testing	23/Jan/2025	08:00	27/Jan/2025	20:00	Line Shutdown along with Bus A2/B2	PLANNED	Approved	23-Jan-25	08:00	27-Jan-25	20:00	May be allowed subject to real time grid condition & Rajasthan consent / RapsA Unit 2 under shutdown
1127	RQ202114	OCC_226	rappc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_A(NP)-SAKATPURA(RS) (RS) CKT-2	RRVPNL	C	CT, LA, CVT, protection relay, breaker Testing	18/Jan/2025	08:00	22/Jan/2025	20:00	RAPP-A Biennial Shutdown	PLANNED	Approved	18-Jan-25	08:00	22-Jan-25	20:00	May be allowed subject to real time grid condition & Rajasthan consent / RapsA Unit 2 under shutdown
1128	RQ202116	OCC_226	rappc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEBARI(RS)-RAPS_A(NP) (RS) CKT-1	RRVPNL	C	LA, CVT, CT, Protection relay	18/Jan/2025	08:00	22/Jan/2025	20:00	Line Shut Down along With Bus-A1/B1	PLANNED	Approved	18-Jan-25	08:00	22-Jan-25	20:00	May be allowed subject to real time grid condition & Rajasthan consent / RapsA Unit 2 under shutdown
1129	RQ203145	OCC_226	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BADARPUR(NT)-ALWAR MIA(RS) (RS) CKT-1	RRVPNL	D	For Disc cleaning work of MIA-BTPS Line	06/Jan/2025	08:00	07/Jan/2025	18:00		PLANNED	Approved	06-Jan-25	08:00	07-Jan-25	18:00	

1130	RQ202468	OCC_226	slcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHOWADHI (JK)-GLADNI(PDD) (PDD JK) CKT-1	POWER GRID,PD D JK	D	Preventive maintenance works in the outdoor r 220/7321 13 KV switchyard including replacement of worn out jumpers / droppers and allied clamps etc. Since, the work has to be done in the outdoor switchyard, which involves 1 Jumpers 1 connected to 1 1 BUSBARS, as 1 such shutdown 1 1 of 220 KV Source lines is required to ensure safety of both men & material working in the outdoor yard.	19/Jan/2025	10:00	19/Jan/2025	15:00	30-40 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grids. Rest 180 MW load (approx.) shall be affected.	PLANNED	Approved	19-Jan-25	10:00	19-Jan-25	15:00	
1131	RQ203202	OCC_226	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV THAR SURYA1 SL_BKN_PG (TS1PL)-BIKANER(PG) (THAR SURYA1) CKT-1	THAR SURYA1	D	Bay Extension works	16/Jan/2025	19:00	21/Jan/2025	23:00		PLANNED	Approved	16-Jan-25	19:00	21-Jan-25	23:59	May be given from 1900 Hrs
1132	RQ203201	OCC_226	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GRIANPSS_BIK2_(AMPLUS)-BIKANER_2 (PBTS) (GRIAN ENERGY PRIVATE LIMITED) CKT-1	GRIAN ENERGY PRIVATE LIMITED	D	Bay Extension works	16/Jan/2025	19:00	21/Jan/2025	23:00		PLANNED	Approved	16-Jan-25	19:00	21-Jan-25	23:59	May be given from 1900 Hrs
1133	RQ202755	OCC_226	rappc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_C(NP)-RAPS_B(NP) (NPCIL) CKT-1	POWER GRID,NP CIL	C	Tan delta measurement of 0-513-CVT-01, 0-513-CT-01 (Tie Line_1) and CT, CVT & LA Replacement job. Ppreventive maintenance of Disconnecting switches, circuit breaker and relays.	14/Jan/2025	08:00	19/Jan/2025	20:00		PLANNED	Approved	14-Jan-25	08:00	19-Jan-25	20:00	May be allowed subject to real time grid condition & Rajasthan consent /Subject to no generation evacuation constraints
1134	RQ202932	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-KIRAWALI(UP) (PG) CKT-1	POWER GRID,UP PTCL	D	RECTIFICATION OF S/D NATURE DEFECTS	12/Jan/2025	09:00	12/Jan/2025	18:00		PLANNED	Approved	12-Jan-25	09:00	12-Jan-25	18:00	
1135	RQ203049	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-KIDWAI NAGAR KANPUR (UP) (PG) CKT-1	POWER GRID,UP PTCL	D	AMP of line bay equipment at Kanpur & Testing of DTPC scheme under Process Bus	08/Jan/2025	09:00	08/Jan/2025	18:00		PLANNED	Approved	08-Jan-25	09:00	08-Jan-25	18:00	
1136	RQ203404	OCC_226	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAR(NT)-RAEBAREILLY(PG) (PG) CKT-1	POWER GRID,UP PTCL	C	Maint of Bus#1 side isolator of diff bays.	08/Jan/2025	08:00	09/Jan/2025	18:00		PLANNED	Approved	08-Jan-25	08:00	09-Jan-25	18:00	May be allowed subject to real time grid condition/maximum two ckt shutdown at a time may be allowed at Unchahar end

1137	RQ203200	OCC_226	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SRIPL_SL_BIK2_PG-BIKANER_2 (PBTSL) (SERENTICA_RI4P L_BIK2) CKT-1	SERENTICA_RI4P L_BIK2	D	Bay Extension works	08/Jan/2025	19:00	14/Jan/2025	23:00		PLANNED	Approved	08-Jan-25	19:00	14-Jan-25	23:59	May be given from 1900 Hrs
1138	RQ203199	OCC_226	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BIKANER_2 (PBTSL)-JGCLP_SL_BIK2_PG (JUNIPER_NEPL) CKT-1	JUNIPER_NEPL	D	Bay Extension works	08/Jan/2025	19:00	14/Jan/2025	23:00		PLANNED	Approved	08-Jan-25	19:00	14-Jan-25	23:59	May be given from 1900 Hrs
1139	RQ203237	OCC_226	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AXPLP_SL_FTHG3_PG-FATEHGARH_III(PG) (ALTRA XERGI POWER PVT LTD) CKT-1	ALTRA XERGI POWER PVT LTD	D	For Bay extension works, To avoid induction during movement of machinery, T&P.	07/Jan/2025	17:00	07/Jan/2025	23:00		PLANNED	Approved	07-Jan-25	19:00	07-Jan-25	23:59	May be given from 1900 Hrs
1140	RQ202133	OCC_226	slcdjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-HIRANAGAR(PDD) (PDD JK) CKT-2	PDD JK	C	Preventive Maintenance	05/Jan/2025	07:00	05/Jan/2025	13:00		PLANNED	Approved	05-Jan-25	07:00	05-Jan-25	13:00	
1141	RQ203234	OCC_226	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RSVPL_SL_FTHG3_PG-FATEHGARH_III(PG) (RENEW SURYA VIHAAN PRIVATE LIMITED) CKT-1	RENEW SURYA VIHAAN PRIVATE LIMITED	D	For Bay extension works, To avoid induction during movement of machinery, T&P.	04/Jan/2025	17:00	04/Jan/2025	23:00		PLANNED	Approved	04-Jan-25	19:00	04-Jan-25	23:59	May be given from 1900 Hrs
1142	RQ203233	OCC_226	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-RSAPL_SL_FTHG3_PG (RENEW SURYA AAYAN PRIVATE LIMITED) CKT-1	RENEW SURYA AAYAN PRIVATE LIMITED	D	For Bay extension works, To avoid induction during movement of machinery, T&P.	03/Jan/2025	17:00	03/Jan/2025	23:00		PLANNED	Approved	03-Jan-25	19:00	03-Jan-25	23:59	May be given from 1900 Hrs
1143	RQ202653	OCC_226	rappc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_C(NP)-RAPS_B(NP) (NPCIL) CKT-2	NPCIL	D	Tan delta measurement of 0-513-CVT-10, 0-513-CT-10 (Tie Line_2) and preventive maintenance of Disconnecting switches, circuit breaker and relays.	03/Jan/2025	08:00	04/Jan/2025	20:00		PLANNED	Approved	03-Jan-25	08:00	04-Jan-25	20:00	Utility may take the shutdown on daily basis for mentioned reason
1144	RQ203232	OCC_226	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-RSRPL_HYB_FTHG3_PG (RENEW SURYA ROHNI PRIVATE LIMITED) CKT-1	RENEW SURYA ROHNI PRIVATE LIMITED	D	For Bay extension works, To avoid induction during movement of machinery, T&P.	02/Jan/2025	17:00	02/Jan/2025	23:00		PLANNED	Approved	02-Jan-25	19:00	02-Jan-25	23:59	May be given from 1900 Hrs
1145	RQ203203	OCC_226	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PGPL_SL_BIK2_PG-BIKANER_2 (PBTSL) (PRERAK GREENTECH PVT LTD) CKT-1	PRERAK GREENTECH PVT LTD	D	Bay Extension works	01/Jan/2025	19:00	07/Jan/2025	23:00		PLANNED	Approved	01-Jan-25	19:00	07-Jan-25	23:59	May be given from 1900 Hrs
1146	RQ202486	OCC_226	cpcc1_sd	BUS	220KV BUS 2 AT KOTA(PG)		D	AMP Work	29/Jan/2025	09:00	30/Jan/2025	18:00		PLANNED	Approved	29-Jan-25	09:00	30-Jan-25	18:00	

1147	RQ202529	OCC_226	cpcc1_sd	BUS	220KV BUS 3 AT HISSAR(PG)		C	FOR 220KV BUS BAR RETROFITMENT AT 400/220KV HISAR S/S IN ADD CAP 19-24 BLOCK	27/Jan/2025	17:00	27/Jan/2025	23:00		PLANNED	Approved	27-Jan-25	17:00	27-Jan-25	23:00	
1148	RQ202485	OCC_226	cpcc1_sd	BUS	220KV BUS 1 AT KOTA(PG)		D	AMP Work	27/Jan/2025	09:00	28/Jan/2025	18:00		PLANNED	Approved	27-Jan-25	09:00	28-Jan-25	18:00	
1149	RQ202578	OCC_226	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSL) - BUS 4		D	Bay Extension works	24/Jan/2025	17:00	30/Jan/2025	23:00	Bay Extension works	PLANNED	Approved	24-Jan-25	19:00	30-Jan-25	23:59	May be given from 1900 Hrs
1150	RQ202528	OCC_226	cpcc1_sd	BUS	220KV BUS 2 AT HISSAR(PG)		C	FOR 220KV BUS BAR RETROFITMENT AT 400/220KV HISAR S/S IN ADD CAP 19-24 BLOCK	24/Jan/2025	17:00	24/Jan/2025	23:00		PLANNED	Approved	24-Jan-25	17:00	24-Jan-25	23:00	
1151	RQ202500	OCC_226	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 4		D	Bus Bar and LBB Testing for Bay Extension	22/Jan/2025	17:00	24/Jan/2025	23:00		PLANNED	Approved	22-Jan-25	19:00	24-Jan-25	23:59	May be given from 1900 Hrs
1152	RQ202527	OCC_226	cpcc1_sd	BUS	220KV BUS 1 AT HISSAR(PG)		C	FOR 220KV BUS BAR RETROFITMENT AT 400/220KV HISAR S/S IN ADD CAP 19-24 BLOCK	22/Jan/2025	17:00	22/Jan/2025	23:00		PLANNED	Approved	22-Jan-25	17:00	22-Jan-25	23:00	
1153	RQ202520	OCC_226	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 8		D	For AMP work	21/Jan/2025	17:00	22/Jan/2025	23:00		PLANNED	Approved	21-Jan-25	19:00	22-Jan-25	23:59	May be given from 1900 Hrs
1154	RQ202519	OCC_226	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 7		D	For AMP work	19/Jan/2025	17:00	20/Jan/2025	23:00		PLANNED	Approved	19-Jan-25	19:00	20-Jan-25	23:59	May be given from 1900 Hrs
1155	RQ202499	OCC_226	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 3		D	Bus Bar and LBB Testing for Bay Extension	19/Jan/2025	17:00	21/Jan/2025	23:00		PLANNED	Approved	19-Jan-25	19:00	21-Jan-25	23:59	May be given from 1900 Hrs
1156	RQ202518	OCC_226	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 6		D	For AMP work	17/Jan/2025	17:00	18/Jan/2025	23:00		PLANNED	Approved	17-Jan-25	19:00	18-Jan-25	23:59	May be given from 1900 Hrs
1157	RQ202577	OCC_226	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSL) - BUS 3		D	Bay Extension works	17/Jan/2025	17:00	24/Jan/2025	23:00	Bay Extension works	PLANNED	Approved	17-Jan-25	19:00	24-Jan-25	23:59	May be given from 1900 Hrs
1158	RQ202574	OCC_226	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSL) - BUS 2		D	Bay Extension works	16/Jan/2025	17:00	23/Jan/2025	23:00	Bay Extension works	PLANNED	Approved	16-Jan-25	19:00	23-Jan-25	23:59	May be given from 1900 Hrs
1159	RQ202054	OCC_226	cpcc2_sd	BUS	220KV BUS 2 AT LUDHIANA(PG)		D	For AMP work.	16/Jan/2025	09:00	16/Jan/2025	18:00	Kindly approve.	PLANNED	Approved	16-Jan-25	09:00	16-Jan-25	18:00	
1160	RQ202517	OCC_226	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 5		D	For AMP work	15/Jan/2025	17:00	16/Jan/2025	23:00		PLANNED	Approved	15-Jan-25	19:00	16-Jan-25	23:59	May be given from 1900 Hrs
1161	RQ202053	OCC_226	cpcc2_sd	BUS	220KV BUS 1 AT LUDHIANA(PG)		D	For AMP work.	15/Jan/2025	09:00	15/Jan/2025	18:00	Kindly approve.	PLANNED	Approved	15-Jan-25	09:00	15-Jan-25	18:00	
1162	RQ202533	OCC_226	cpcc1_sd	BUS	220KV BUS 2 AT KANKROLI(PG)		D	for integration of new bays of M/s Serentica	15/Jan/2025	09:00	16/Jan/2025	17:00		PLANNED	Approved	15-Jan-25	09:00	16-Jan-25	17:00	
1163	RQ202535	OCC_226	cpcc1_sd	BUS	220KV BUS 2 AT BASSI(PG)		D	AMP Work and CoE Compliances	14/Jan/2025	09:00	15/Jan/2025	17:30		PLANNED	Approved	14-Jan-25	09:00	15-Jan-25	17:30	
1164	RQ202516	OCC_226	cpcc1_sd	BUS	220 KV FATEHGARH (PG) - BUS 4		D	For AMP work	13/Jan/2025	17:00	14/Jan/2025	23:00		PLANNED	Approved	13-Jan-25	19:00	14-Jan-25	23:59	May be given from 1900 Hrs
1165	RQ202056	OCC_226	cpcc2_sd	BUS	220KV BUS 1 AT KAITHAL(PG)		D	Shutdown required for installation of BPI to provide additional support for Bus	13/Jan/2025	09:30	18/Jan/2025	18:00	Kindly approve.	PLANNED	Approved	13-Jan-25	09:30	18-Jan-25	18:00	
1166	RQ202532	OCC_226	cpcc1_sd	BUS	220KV BUS 1 AT KANKROLI(PG)		D	for integration of new bays of M/s Serentica	13/Jan/2025	09:00	14/Jan/2025	17:00		PLANNED	Approved	13-Jan-25	09:00	14-Jan-25	17:00	

1167	RQ202534	OCC_226	cpcc1_sd	BUS	220KV BUS 1 AT BASSI(PG)		D	AMP Work and CoE Compliances	12/Jan/2025	09:00	13/Jan/2025	17:30		PLANNED	Approved	12-Jan-25	09:00	13-Jan-25	17:30	
1168	RQ202572	OCC_226	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 6		D	Bus Bar and LBB Testing for Bay Extension	11/Jan/2025	17:00	14/Jan/2025	23:00		PLANNED	Approved	11-Jan-25	19:00	14-Jan-25	23:59	May be given from 1900 Hrs
1169	RQ202507	OCC_226	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 5		D	AMP Work	10/Jan/2025	17:00	10/Jan/2025	23:59		PLANNED	Approved	10-Jan-25	19:00	10-Jan-25	23:59	May be given from 1900 Hrs
1170	RQ202059	OCC_226	cpcc2_sd	BUS	220KV BUS 1 AT AMRITSAR(PG)		D	For AMP work.	10/Jan/2025	10:00	10/Jan/2025	18:00	Kindly approve.	PLANNED	Approved	10-Jan-25	10:00	10-Jan-25	18:00	
1171	RQ202515	OCC_226	cpcc1_sd	BUS	220 KV FATEHGARH (PG) - BUS 3		D	For AMP work	09/Jan/2025	17:00	10/Jan/2025	23:00		PLANNED	Approved	09-Jan-25	19:00	10-Jan-25	23:59	May be given from 1900 Hrs
1172	RQ202508	OCC_226	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 6		D	AMP Work	09/Jan/2025	17:00	09/Jan/2025	23:59		PLANNED	Approved	09-Jan-25	19:00	09-Jan-25	23:59	May be given from 1900 Hrs
1173	RQ202492	OCC_226	cpcc1_sd	BUS	220KV BUS 2 AT GURGAON(PG)		D	BUS BAR RELAY TESTING	09/Jan/2025	09:00	09/Jan/2025	18:00	BUS BAR RELAY TESTING	PLANNED	Approved	09-Jan-25	09:00	09-Jan-25	18:00	
1174	RQ202573	OCC_226	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTL) - BUS 1		D	Bay Extension works	08/Jan/2025	17:00	15/Jan/2025	23:00	Bay Extension works	PLANNED	Approved	08-Jan-25	19:00	15-Jan-25	23:59	May be given from 1900 Hrs
1175	RQ202491	OCC_226	cpcc1_sd	BUS	220KV BUS 1 AT GURGAON(PG)		D	BUS BAR RELAY TESTING	08/Jan/2025	09:00	08/Jan/2025	18:00	BUS BAR RELAY TESTING	PLANNED	Approved	08-Jan-25	09:00	08-Jan-25	18:00	
1176	RQ202050	OCC_226	cpcc2_sd	BUS	220KV BUS 2 AT MOGA(PG)		D	Bus Bar relay retrofitting work & hotspot attending work	08/Jan/2025	08:00	09/Jan/2025	18:00	Kindly approve.	PLANNED	Approved	08-Jan-25	08:00	09-Jan-25	18:00	
1177	RQ202506	OCC_226	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 4		D	AMP Work	07/Jan/2025	17:00	07/Jan/2025	23:59		PLANNED	Approved	07-Jan-25	19:00	07-Jan-25	23:59	May be given from 1900 Hrs
1178	RQ202571	OCC_226	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 5		D	Bus Bar and LBB Testing for Bay Extension	07/Jan/2025	17:00	10/Jan/2025	23:00		PLANNED	Approved	07-Jan-25	19:00	10-Jan-25	23:59	May be given from 1900 Hrs
1179	RQ202505	OCC_226	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 3		D	AMP Work	06/Jan/2025	17:00	06/Jan/2025	23:59		PLANNED	Approved	06-Jan-25	19:00	06-Jan-25	23:59	May be given from 1900 Hrs
1180	RQ202055	OCC_226	cpcc2_sd	BUS	220KV BUS 1 AT KAITHAL(PG)		D	Shutdown required for installation of BPI to provide additional support for Bus	06/Jan/2025	09:30	11/Jan/2025	18:00	Kindly approve.	PLANNED	Approved	06-Jan-25	09:30	11-Jan-25	18:00	
1181	RQ202049	OCC_226	cpcc2_sd	BUS	220KV BUS 1 AT MOGA(PG)		D	Bus Bar relay retrofitting work & hotspot attending work	06/Jan/2025	08:00	07/Jan/2025	18:00	Kindly approve.	PLANNED	Approved	06-Jan-25	08:00	07-Jan-25	18:00	
1182	RQ202514	OCC_226	cpcc1_sd	BUS	220 KV FATEHGARH (PG) - BUS 2		D	For erection work of bay extension of 400kv/220kv ICT 11 Dia at Fatehgarh 2 RS INFRA	05/Jan/2025	17:00	08/Jan/2025	23:00		PLANNED	Approved	05-Jan-25	19:00	08-Jan-25	23:59	May be given from 1900 Hrs
1183	RQ202549	OCC_226	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)		D	For AMP work	03/Jan/2025	08:00	03/Jan/2025	20:00	FOR AMP WORK	PLANNED	Approved	03-Jan-25	08:00	03-Jan-25	20:00	
1184	RQ202057	OCC_226	cpcc2_sd	BUS	220KV BUS 2 AT KISHENPUR(PG)		D	For Jumper/Dropper Tightning and Strengthening work.	02/Jan/2025	09:30	02/Jan/2025	17:00	Kindly approve.	PLANNED	Approved	02-Jan-25	09:30	02-Jan-25	17:00	
1185	RQ202513	OCC_226	cpcc1_sd	BUS	220 KV FATEHGARH (PG) - BUS 1		D	For erection work of bay extension of 400kv/220kv ICT 11 Dia at Fatehgarh 2 RS INFRA	01/Jan/2025	17:00	04/Jan/2025	23:00		PLANNED	Approved	01-Jan-25	19:00	04-Jan-25	23:59	May be given from 1900 Hrs
1186	RQ202548	OCC_226	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)		D	For AMP work	01/Jan/2025	08:00	01/Jan/2025	20:00	FOR AMP WORK	PLANNED	Approved	01-Jan-25	08:00	01-Jan-25	20:00	

1187	RQ203248	OCC_226	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 1	PRTL	D	For Bay extension works, To avoid induction during movement of machinery, T&P.	28/Jan/2025	17:00	28/Jan/2025	23:00		PLANNED	Approved	28-Jan-25	19:00	28-Jan-25	23:59	May be given from 1900 Hrs
1188	RQ203252	OCC_226	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 1	PRTL	D	For AMP work	27/Jan/2025	17:00	27/Jan/2025	23:00		PLANNED	Approved					Clubbed with 1187
1189	RQ203253	OCC_226	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 2	PRTL	D	For AMP work	26/Jan/2025	17:00	26/Jan/2025	23:00		PLANNED	Approved					Clubbed with 1190
1190	RQ203249	OCC_226	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 2	PRTL	D	For Bay extension works, To avoid induction during movement of machinery, T&P.	25/Jan/2025	21:00	25/Jan/2025	23:00		PLANNED	Approved	25-Jan-25	19:00	25-Jan-25	23:59	May be given from 1900 Hrs
1191	RQ203450	OCC_226	cpcc3_sd	BUS	220KV BUS 3 AT GORAKHPUR(PG)	POWER GRID	D	amp work of transfer bus	24/Jan/2025	09:00	24/Jan/2025	18:00	transfer bus	PLANNED	Approved	24-Jan-25	09:00	24-Jan-25	18:00	
1192	RQ203069	OCC_226	cpcc3_sd	BUS	220KV BUS 2 AT ALLAHABAD(PG)	POWER GRID	C	For bus bar relay retrofitting at Prayagraj SS	22/Jan/2025	09:00	25/Jan/2025	18:00		PLANNED	Approved	22-Jan-25	09:00	25-Jan-25	18:00	
1193	RQ203068	OCC_226	cpcc3_sd	BUS	220KV BUS 1 AT ALLAHABAD(PG)	POWER GRID	C	For bus bar relay retrofitting at Prayagraj SS	18/Jan/2025	09:00	21/Jan/2025	18:00		PLANNED	Approved	18-Jan-25	09:00	21-Jan-25	18:00	
1194	RQ202972	OCC_226	cpcc3_sd	BUS	220KV BUS 2 AT GORAKHPUR(PG)	POWER GRID	D	AMP of Bus-2	16/Jan/2025	09:30	16/Jan/2025	18:00		PLANNED	Approved	16-Jan-25	09:30	16-Jan-25	18:00	
1195	RQ203214	OCC_226	cpcc1_sd	BUS	220KV BUS 2 AT BAGHPAT(PG)	POWER GRID	C	Rectification of P.D defect in 220kv Main Bus-1	15/Jan/2025	08:00	18/Jan/2025	18:00		PLANNED	Conditionally Approved	15-Jan-25	08:00	18-Jan-25	18:00	May be allowed subject to UP consent as there will be no alternate supply to Baghpat(UP)/ UP requested for alternate supply at Baghpat(UP) from powergrid in last OCC
1196	RQ203448	OCC_226	cpcc3_sd	BUS	220KV BUS 3 AT SHAHJAHANPUR(PG)	POWER GRID	D	AMP of 220kv Transfer bus (TBC) at shahjahanpur	14/Jan/2025	09:00	14/Jan/2025	16:00	Transfer Bus	PLANNED	Approved	14-Jan-25	09:00	14-Jan-25	16:00	
1197	RQ202965	OCC_226	cpcc3_sd	BUS	220KV BUS 2 AT SHAHJAHANPUR(PG)	POWER GRID	D	AMP of 220kv Bus-2 at shahjahanpur	13/Jan/2025	09:00	13/Jan/2025	16:00		PLANNED	Approved	13-Jan-25	09:00	13-Jan-25	16:00	
1198	RQ202963	OCC_226	cpcc3_sd	BUS	220KV BUS 1 AT SHAHJAHANPUR(PG)	POWER GRID	D	AMP of 220kv Bus-1 at shahjahanpur	11/Jan/2025	09:00	11/Jan/2025	16:00		PLANNED	Approved	11-Jan-25	09:00	11-Jan-25	16:00	
1199	RQ203193	OCC_226	cpcc2_sd	BUS	220KV BUS 1 AT JALANDHAR(PG)	POWER GRID	D	For AMP work	10/Jan/2025	09:00	10/Jan/2025	18:00	kindly approve	PLANNED	Approved	10-Jan-25	09:00	10-Jan-25	18:00	
1200	RQ203083	OCC_226	cpcc3_sd	BUS	220 KV PITHORAGARH(PG) - BUS 1	POWER GRID	D	Retrofit of 220 KV Bus Bar Protection Panel	08/Jan/2025	09:00	08/Jan/2025	17:30		PLANNED	Approved	08-Jan-25	09:00	08-Jan-25	17:30	
1201	RQ203423	OCC_226	cpcc3_sd	BUS	220KV BUS 1 AT LUCKNOW_1(PG)	POWER GRID	D	FOR LBB RELAY RETROFITMENT WORK AT LUCKNOW	07/Jan/2025	08:00	07/Jan/2025	18:00		PLANNED	Approved	07-Jan-25	08:00	07-Jan-25	18:00	
1202	RQ203422	OCC_226	cpcc3_sd	BUS	220KV BUS 2 AT LUCKNOW_1(PG)	POWER GRID	D	FOR LBB RELAY RETROFITMENT WORK AT LUCKNOW	04/Jan/2025	10:00	04/Jan/2025	18:00		PLANNED	Approved	04-Jan-25	10:00	04-Jan-25	18:00	
1203	RQ203189	OCC_226	cpcc2_sd	BUS	220KV BUS 1 AT NALLAGARH(PG)	POWER GRID	C	Primary current injection bay wise after Busbar protection erection	01/Jan/2025	09:00	10/Jan/2025	18:00	kindly approve	PLANNED	Approved	01-Jan-25	09:00	10-Jan-25	18:00	

1204	RQ202321	OCC_226	stuup_sd	BUS	220 KV PANKI(UP) - BUS 1	UPPTCL	C	* SHUTDOWN OF 220KV MAIN BUS I FOR REPLACEMENT OF 220KV MAIN BUS I ,SINGLE >X MOOSE TO TWIN MOOSE CONDUCTOR.	23/Jan/2025	10:00	29/Jan/2025	17:00		PLANNED	Approved	23-Jan-25	10:00	29-Jan-25	17:00	Subject to real time grid condition/All other elements must be connected with Other Bus
1205	RQ202322	OCC_226	stuup_sd	BUS	220 KV PANKI(UP) - BUS 2	UPPTCL	C	* SHUTDOWN OF 220KV MAIN BUS II FOR REPLACEMENT OF 200KV MAIN BUS II >X SINGLE MOOSE TO TWIN MOOSE CONDUCTOR	16/Jan/2025	10:00	22/Jan/2025	17:00		PLANNED	Approved	16-Jan-25	10:00	22-Jan-25	17:00	Subject to real time grid condition/All other elements must be connected with Other Bus
1206	RQ202131	OCC_226	rappc_sd	BUS	220KV BUS 4 AT RAPS_A(NP)	NPCIL	C	Bus Maintenance	23/Jan/2025	08:00	27/Jan/2025	20:00	513-Bus-B2 Shutdown	PLANNED	Approved	23-Jan-25	08:00	27-Jan-25	20:00	May be allowed subject to real time grid condition & / RapsA Unit 2 under shutdown
1207	RQ202130	OCC_226	rappc_sd	BUS	220KV BUS 3 AT RAPS_A(NP)	NPCIL	C	Bus-PT testing & Bus Maintenance	23/Jan/2025	08:00	27/Jan/2025	20:00	513-Bus-A2 Shutdown	PLANNED	Approved	23-Jan-25	08:00	27-Jan-25	20:00	May be allowed subject to real time grid condition & / RapsA Unit 2 under shutdown
1208	RQ202127	OCC_226	rappc_sd	BUS	220KV BUS 1 AT RAPS_A(NP)	NPCIL	C	Bus PT testing and Bus Maintenance	18/Jan/2025	08:00	22/Jan/2025	20:00	513-Bus-A1 shutdown	PLANNED	Approved	18-Jan-25	08:00	22-Jan-25	20:00	May be allowed subject to real time grid condition & / RapsA Unit 2 under shutdown
1209	RQ202128	OCC_226	rappc_sd	BUS	220KV BUS 2 AT RAPS_A(NP)	NPCIL	C	Bus Maintenance	18/Jan/2025	08:00	22/Jan/2025	20:00	513-Bu-B1 Shutdown	PLANNED	Approved	18-Jan-25	08:00	22-Jan-25	20:00	May be allowed subject to real time grid condition & / RapsA Unit 2 under shutdown
1210	RQ202469	OCC_226	slcjk_sd	BUS	220KV BUS 1 AT GLADNI(PDD)	PDD JK	D	Preventive maintenance works in the outdoor 220/7321 13 KV switchyard including replacement of worn out jumpers / droppers and allied clamps etc. Since, the work has to be done in the outdoor switchyard, which involves 1 Jumpers 1 connected to 11 BUSBARS, as 1 such shutdown 11 of 220 KV Source lines is required to ensure safety of both men & material working in the outdoor yard.	19/Jan/2025	10:00	19/Jan/2025	15:00	30-40 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grids. Rest 180 MW load (approx.) shall be affected.	PLANNED	Approved	19-Jan-25	10:00	19-Jan-25	15:00	

1211	RQ202470	OCC_226	slcjk_sd	BUS	220KV BUS 2 AT GLADNI(PDD)	PDD JK	D	Preventive maintenance works in the outdoor r 220/7321 13 KV switchyard including replacement of worn out jumpers / droppers and allied clamps etc. Since, the work has to be done in the outdoor switchyard, which involves 1 Jumpers 1 connected to 11 BUSBARS, as 1 such shutdown 11 of 220 KV Source lines is required to ensure safety of both men & material working in the outdoor yard.	19/Jan/2025	10:00	19/Jan/2025	15:00	30-40 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grids. Rest 180 MW load (approx.) shall be affected.	PLANNED	Approved	19-Jan-25	10:00	19-Jan-25	15:00	
1212	RQ203402	OCC_226	ntpcos_sd	BUS	220KV BUS 2 AT UNCHAHAHAR(NT)	NTPC	C	Maint of Bus#2 side isolator of diff bays.	13/Jan/2025	08:00	18/Jan/2025	18:00		PLANNED	Approved	13-Jan-25	08:00	18-Jan-25	18:00	Subject to real time grid condition/All other elements must be connected with Other Bus/No generation constraints during shutdown
1213	RQ203401	OCC_226	ntpcos_sd	BUS	220KV BUS 1 AT UNCHAHAHAR(NT)	NTPC	C	Maint of Bus#1 side isolator of diff bays.	06/Jan/2025	08:00	10/Jan/2025	18:00		PLANNED	Approved	06-Jan-25	08:00	10-Jan-25	18:00	Subject to real time grid condition/All other elements must be connected with Other Bus/No generation constraints during shutdown
1214	RQ203042	OCC_226	bbmb_sd	BUS	220KV BUS 3 AT BHAKRA_R(BB)	BBMB	D	To reviewing/amending the LBB Trip logic of Numerical Low Bus Bar Protection scheme.	09/Jan/2025	08:00	09/Jan/2025	18:00		PLANNED	Approved	09-Jan-25	08:00	09-Jan-25	18:00	
1215	RQ203041	OCC_226	bbmb_sd	BUS	220KV BUS 2 AT BHAKRA_R(BB)	BBMB	D	To reviewing/amending the LBB Trip logic of Numerical Low Bus Bar Protection scheme.	08/Jan/2025	08:00	08/Jan/2025	18:00		PLANNED	Approved	08-Jan-25	08:00	08-Jan-25	18:00	
1216	RQ203040	OCC_226	bbmb_sd	BUS	220KV BUS 1 AT BHAKRA_R(BB)	BBMB	D	To reviewing/amending the LBB Trip logic of Numerical Low Bus Bar Protection scheme.	07/Jan/2025	08:00	07/Jan/2025	18:00		PLANNED	Approved	07-Jan-25	08:00	07-Jan-25	18:00	
1217	RQ202045	OCC_226	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	28/Jan/2025	08:00	28/Jan/2025	18:00		PLANNED	Approved	28-Jan-25	08:00	28-Jan-25	18:00	
1218	RQ202025	OCC_226	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	14/Jan/2025	09:00	14/Jan/2025	17:00		PLANNED	Approved	14-Jan-25	09:00	14-Jan-25	17:00	
1219	RQ202009	OCC_226	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	02/Jan/2025	09:00	02/Jan/2025	17:00		PLANNED	Approved	02-Jan-25	09:00	02-Jan-25	17:00	
1220	RQ202792	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-KATHUA(JK) (PG) CKT-1		D	For AMP of Line Equipments	22/Jan/2025	09:30	22/Jan/2025	17:00	Kindly approve.	PLANNED	Approved	22-Jan-25	09:30	22-Jan-25	17:00	

1221	RQ202791	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-MAHANPUR(PDD) (PG) CKT-1		D	For AMP of Line Equipments	20/Jan/2025	09:30	20/Jan/2025	17:00	Kindly approve.	PLANNED	Approved	20-Jan-25	09:30	20-Jan-25	17:00		
1222	RQ202812	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV KATHUA(JK)-MAHANPUR(JK) (PG) CKT-1		D	For AMP of Line Equipments	11/Jan/2025	09:00	11/Jan/2025	18:00	Kindly approve.	PLANNED	Approved	11-Jan-25	09:00	11-Jan-25	18:00		
1223	RQ202121	OCC_226	slcjk_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HIRANAGAR(PDD)-SEWA_2(NH) (PG) CKT-2	POWER GRID	C	Preventive Maintenance	05/Jan/2025	07:00	05/Jan/2025	13:00		PLANNED	Approved	05-Jan-25	07:00	05-Jan-25	13:00		
1224	RQ202120	OCC_226	slcjk_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HIRANAGAR(PDD)-SEWA_2(NH) (PG) CKT-1	POWER GRID	C	Preventive Maintenance	05/Jan/2025	07:00	05/Jan/2025	13:00		PLANNED	Approved	05-Jan-25	07:00	05-Jan-25	13:00		
1225	RQ203086	OCC_226	cpcc3_sd	BUS	132 KV PITHORAGARH(PG) - BUS 1	POWER GRID	D	Retrofit of 132 KV Bus Bar Protection Panel	10/Jan/2025	09:00	10/Jan/2025	17:30		PLANNED	Rejected						Consent denied by Uttarakhand as supply of pithoragarh will be affected
1226	RQ202665	OCC_226	cpcc1_sd	BR/BSR/MSC/MSR	25 MVAR BUS REACTOR NO 1 AT 220 KV MANDOLA(PG)	POWER GRID	D	For AMP work	07/Jan/2025	08:00	07/Jan/2025	18:00		PLANNED	Approved	07-Jan-25	08:00	07-Jan-25	18:00		
1227	RQ202711	OCC_226	cpcc1_sd	BAY	209 MAIN BAY - 220 KV BHIWADI(PG)-REWARI(HV) (HVPNL) CKT-2 (POWERGRID) AT 220 KV BHIWADI(PG)	POWER GRID	C	Mechanism overhauling work	26/Jan/2025	08:00	31/Jan/2025	18:00		PLANNED	Approved	26-Jan-25	08:00	31-Jan-25	18:00		
1228	RQ202984	OCC_226	cpcc3_sd	BAY	210 MAIN BAY - 220 KV KANPUR(PG)-MAINPURI(UP) (PG) CKT-1 (POWERGRID) AT 220 KV KANPUR(PG)	POWER GRID	C	For pneumatic drive overhauling of circuit breaker-ABB make. During s/d line shall remain charged from TBC Bay	16/Jan/2025	08:00	18/Jan/2025	18:00		PLANNED	Approved	16-Jan-25	08:00	18-Jan-25	18:00		
1229	RQ203456	OCC_226	cpcc3_sd	BAY	213 MAIN BAY - 220 KV KANPUR(PG)-KANPURNAUBAS TA(UP) (PG) CKT-1 (POWERGRID) AT 220 KV KANPUR(PG)	POWER GRID	C	For pneumatic drive overhauling of circuit breaker-ABB make. During s/d line shall remain charged from TBC Bay	16/Jan/2025	08:00	18/Jan/2025	18:00		PLANNED	Approved	16-Jan-25	08:00	18-Jan-25	18:00		
1230	RQ203215	OCC_226	cpcc1_sd	BAY	204 BUS COUPLER BAY - 220KV BUS 1 AT BAGHPAT(PG) (POWERGRID) AND 220KV BUS 2 AT BAGHPAT(PG) AT 220 KV BAGHPAT(PG) (POWERGRID)	POWER GRID	C	Rectification of P.D defect in 220kV Main Bus-1	15/Jan/2025	15:00	18/Jan/2025	23:00		PLANNED	Conditionally Approved	15-Jan-25	15:00	18-Jan-25	23:00	May be allowed subject to UP consent as there will be no alternate supply to Baghpat(UP)/ UP requested for alternate supply at Baghpat(UP) from powergrid in last OCC	

1231	RQ202960	OCC_226	cpcc3_sd	FILTER BANK	400 KV 70 MVAR Filter Bank No 23-Sub Filter Z.33 at Rihand(PG)	POWER GRID	D	Breaker Timing, DCRM, CRM, Alarm/Lockout checking, TanD measurement of 245KV Unbalance CT, Measurement of Resistor Ohmic Value & Capacitance of Capacitor bank. Cleaning/TB Tightening of MB, De-weeding inside fencing area.	29/Jan/2025	08:00	29/Jan/2025	19:00		PLANNED	Approved	29-Jan-25	08:00	29-Jan-25	19:00	
1232	RQ202962	OCC_226	cpcc3_sd	FILTER BANK	400 KV 40 MVAR Filter Bank No 23-Sub Filter Z.32 at Rihand(PG)	POWER GRID	D	Breaker Timing, DCRM, CRM, Alarm/Lockout checking, TanD measurement of 245KV Unbalance CT, Measurement of Resistor Ohmic Value & Capacitance of Capacitor bank. Cleaning/TB Tightening of MB, De-weeding inside fencing area.	28/Jan/2025	08:00	28/Jan/2025	19:00		PLANNED	Approved	28-Jan-25	08:00	28-Jan-25	19:00	
1233	RQ202959	OCC_226	cpcc3_sd	FILTER BANK	400 KV 120 MVAR Filter Bank No 23-Sub Filter Z.31 at Rihand(PG)	POWER GRID	D	Breaker Timing, DCRM, CRM, Alarm/Lockout checking, TanD measurement of 245KV Unbalance CT, Measurement of Resistor Ohmic Value & Capacitance of Capacitor bank. Cleaning/TB Tightening of MB, De-weeding inside fencing area.	27/Jan/2025	08:00	27/Jan/2025	19:00		PLANNED	Approved	27-Jan-25	08:00	27-Jan-25	19:00	
1234	RQ202958	OCC_226	cpcc3_sd	FILTER BANK	400 KV 70 MVAR Filter Bank No 22-Sub Filter Z.23 at Rihand(PG)	POWER GRID	D	Breaker Timing, DCRM, CRM, Alarm/Lockout checking, TanD measurement of 245KV Unbalance CT, Measurement of Resistor Ohmic Value & Capacitance of Capacitor bank. Cleaning/TB Tightening of MB, De-weeding inside fencing area.	25/Jan/2025	08:00	25/Jan/2025	19:00		PLANNED	Approved	25-Jan-25	08:00	25-Jan-25	19:00	
1235	RQ202723	OCC_226	cpcc1_sd	SVC/STATCOM	SVC No 1(-300/+400MVAR) at 400 KV Kankroli(PG)	POWER GRID	D	For deweeding of MV Yard	24/Jan/2025	08:00	24/Jan/2025	18:00		PLANNED	Approved	24-Jan-25	17:00	24-Jan-25	23:59	May be given from 1700 Hrs

1236	RQ202956	OCC_226	cpcc3_sd	FILTER BANK	400 KV 40 MVAR Filter Bank No Z2-Sub Filter Z.22 at Rihand(PG)	POWER GRID	D	Breaker Timing, DCRM, CRM, Alarm/Lockout checking, TanD measurement of 245KV Unbalance CT, Measurement of Resistor Ohmic Value & Capacitance of Capacitor bank. Cleaning/TB Tightening of MB, De-weeding inside fencing area.	24/Jan/2025	08:00	24/Jan/2025	19:00		PLANNED	Approved	24-Jan-25	08:00	24-Jan-25	19:00	
1237	RQ202955	OCC_226	cpcc3_sd	FILTER BANK	400 KV 120 MVAR Filter Bank No Z2-Sub Filter Z.21 at Rihand(PG)	POWER GRID	D	Breaker Timing, DCRM, CRM, Alarm/Lockout checking, TanD measurement of 245KV Unbalance CT, Measurement of Resistor Ohmic Value & Capacitance of Capacitor bank. Cleaning/TB Tightening of MB, De-weeding inside fencing area.	23/Jan/2025	08:00	23/Jan/2025	19:00		PLANNED	Approved	23-Jan-25	08:00	23-Jan-25	19:00	
1238	RQ202937	OCC_226	cpcc3_sd	FILTER BANK	400 KV 70 MVAR Filter Bank No Z1-Sub Filter Z.13 at Rihand(PG)	POWER GRID	D	Breaker Timing, DCRM, CRM, Alarm/Lockout checking, TanD measurement of 245KV Unbalance CT, Measurement of Resistor Ohmic Value & Capacitance of Capacitor bank. Cleaning/TB Tightening of MB, De-weeding inside fencing area.	22/Jan/2025	08:00	22/Jan/2025	19:00		PLANNED	Approved	22-Jan-25	08:00	22-Jan-25	19:00	
1239	RQ202843	OCC_226	cpcc2_sd	SVC/STATCOM	SVC No 1(-400/+600MVAR) at 400 KV Ludhiana(PG)	POWER GRID	D	For AMP work	21/Jan/2025	09:00	21/Jan/2025	18:00	kindly approve	PLANNED	Approved	21-Jan-25	09:00	21-Jan-25	18:00	
1240	RQ202946	OCC_226	cpcc3_sd	FILTER BANK	400 KV 40 MVAR Filter Bank No Z1-Sub Filter Z.12 at Rihand(PG)	POWER GRID	D	Breaker Timing, DCRM, CRM, Alarm/Lockout checking, TanD measurement of 245KV Unbalance CT, Measurement of Resistor Ohmic Value & Capacitance of Capacitor bank. Cleaning/TB Tightening of MB, De-weeding inside fencing area.	21/Jan/2025	08:00	21/Jan/2025	19:00		PLANNED	Approved	21-Jan-25	08:00	21-Jan-25	19:00	

1241	RQ202942	OCC_226	cpcc3_sd	FILTER BANK	400 KV 120 MVAR Filter Bank No Z1-Sub Filter Z.11 at Rihand(PG)	POWER GRID	D	Breaker Timing, DCRM, CRM, Alarm/Lockout checking, TanD measurement of 245KV Unbalance CT, Measurement of Resistor Ohmic Value & Capacitance of Capacitor bank. Cleaning/TB Tightening of MB, De-weeding inside fencing area.	20/Jan/2025	08:00	20/Jan/2025	18:00		PLANNED	Approved	20-Jan-25	08:00	20-Jan-25	18:00	
1242	RQ203441	OCC_226	cpcc3_sd	FSC	FSC(40%) OF 400 KV BALIA-SOHAWAL (PG) CKT-1 AT SOHAWAL(PG)	POWER GRID	D	AMP Work	15/Jan/2025	09:00	15/Jan/2025	18:00		PLANNED	Approved	15-Jan-25	09:00	15-Jan-25	18:00	
1243	RQ203440	OCC_226	cpcc3_sd	FSC	FSC(40%) OF 400 KV BALIA-SOHAWAL (PG) CKT-2 AT SOHAWAL(PG)	POWER GRID	D	AMP Work	14/Jan/2025	09:00	14/Jan/2025	18:00		PLANNED	Approved	14-Jan-25	09:00	14-Jan-25	18:00	
1244	RQ203380	OCC_226	cpcc3_sd	HVDC POLE	205 KV SASARAM(PG) POLE-2	POWER GRID	C	RTU UPGRADATION WORK BY ER-1	21/Jan/2025	08:00	22/Jan/2025	18:00		PLANNED	Approved	21-Jan-25	08:00	22-Jan-25	18:00	
1245	RQ203381	OCC_226	cpcc3_sd	HVDC POLE	205 KV SASARAM(PG) POLE-1	POWER GRID	C	RTU UPGRADATION WORK BY ER-1	21/Jan/2025	08:00	22/Jan/2025	18:00		PLANNED	Approved	21-Jan-25	08:00	22-Jan-25	18:00	

Outages proposed in other RPCs requiring NRPC approval

Sl No	Outages proposed in	Name of Requesting Agency	Name of Elements	From	To	Basis	Reason	Remarks (If Any)	Shutdown Status	OCC Remarks	
1	WRPC	POWERGRID_WR2	765KV-BANASKANTHA-CHITTORGARH-1				D For attending shutdown defects in Line and TWFL commissioning. Dia to kept open at both ends. A/R Non Auto mode in Circuit #2 For attending shutdown defects in circuit #1	To be staggered from 400KV Zerda-Kankroli Shutdown (during 1 January to 20 January on daily basis). To be availed from 15:00 hrs. ATC/TTC to be curtailed by 2950MW in NR export, and 200MW in NR Import.	Conditionally approved	To be staggered from 400KV Zerda-Kankroli Shutdown (during 1 January to 20 January on daily basis). To be availed from 15:00 hrs. ATC/TTC to be curtailed by 2950MW in NR export, and 200MW in NR Import.	
2	WRPC	POWERGRID_WR2	765KV-BANASKANTHA-CHITTORGARH-2				D A/R Non Auto mode For attending shutdown defects in circuit #1		Approved	to be clubbed with Sl. No.1	
3	WRPC	POWERGRID_WR2	765KV-BANASKANTHA-CHITTORGARH-2				D For attending shutdown defects in Line and TWFL commissioning. Dia to kept open at both ends. A/R Non Auto mode in Circuit #1 For attending shutdown defects in circuit #2/ YEARLY AMP	To be staggered from 400KV Zerda-Kankroli Shutdown (during 1 January to 20 January on daily basis). To be availed from 15:00 hrs. ATC/TTC to be curtailed by 2950MW in NR export, and 200MW in NR Import.	Conditionally approved	To be staggered from 400KV Zerda-Kankroli Shutdown (during 1 January to 20 January on daily basis). To be availed from 15:00 hrs. ATC/TTC to be curtailed by 2950MW in NR export, and 200MW in NR Import.	
4	WRPC	POWERGRID_WR2	765KV-BANASKANTHA-CHITTORGARH-1				D A/R Non Auto mode For attending shutdown defects in circuit #2		Approved	to be clubbed with Sl. No.3	
5	WRPC	POWERGRID_WR2	400KV-KANSARI-KANKROLI-1	13/Jan/25	15:00	13/Jan/25	23:59	D Yearly AMP of LTE and main bay circuit breaker and For attending shutdown defects in Line at Kansari end, Dia to kept open at both ends	To be availed from 15:00 hrs. ATC/TTC to be curtailed by 2100 MW in NR export.	Approved	To be availed from 15:00 hrs. ATC/TTC to be curtailed by 2100 MW in NR export.
6	WRPC	POWERGRID_WR2	4400KV-KANSARI-KANKROLI 2(BYPASS AT BHINMALI)-1	13/Jan/25	15:00	13/Jan/25	23:59	D A/R Non Auto mode in Circuit #2 For attending shutdown defects in circuit #1		Approved	
7	WRPC	POWERGRID_WR2	4400KV-KANSARI-KANKROLI 2(BYPASS AT BHINMALI)-1	14/Jan/25	15:00	14/Jan/25	23:59	D For attending shutdown defects in Line. Dia to kept open at both ends	To be availed from 15:00 hrs. ATC/TTC to be curtailed by 2100 MW in NR export.	Approved	To be availed from 15:00 hrs. ATC/TTC to be curtailed by 2100 MW in NR export.
8	WRPC	POWERGRID_WR2	400KV-KANSARI-KANKROLI-1	14/Jan/25	15:00	14/Jan/25	23:59	D A/R Non Auto mode in Circuit #1 For attending shutdown defects in circuit #2		Approved	
9	WRPC	POWERGRID_WR2	765KV-BANASKANTHA-CHITTORGARH-2	24/Jan/25	15:00	24/Jan/25	23:59	D Attending S/D nature defect in line, AMP of line reactor Dia to kept open at both ends	To be availed from 15:00 hrs. ATC/TTC to be curtailed by 2950MW in NR export, and 200MW in NR Import.	Approved	To be availed from 15:00 hrs. ATC/TTC to be curtailed by 2950MW in NR export, and 200MW in NR Import.
10	WRPC	POWERGRID_WR2	765KV-BANASKANTHA-CHITTORGARH-1	24/Jan/25	15:00	24/Jan/25	23:59	D A/R in non auto required to attend S/D NATURE DEFECTS in 765KV-BANASKANTHA-CHITTORGARH-2		Approved	
11	WRPC	POWERGRID_WR2	765KV-BANASKANTHA-CHITTORGARH-2 L/R@ BANASKANTHA - 765KV	24/Jan/25	15:00	24/Jan/25	23:59	D Yearly AMP of line reactor		Approved	
12	WRPC	POWERGRID_WR2	765KV-BANASKANTHA-CHITTORGARH-1	29/Jan/25	15:00	29/Jan/25	23:59	D Attending S/D nature defect in line, Dia to kept open at both ends	To be availed from 15:00 hrs. ATC/TTC to be curtailed by 2950MW in NR export, and 200MW in NR Import.	Approved	To be availed from 15:00 hrs. ATC/TTC to be curtailed by 2950MW in NR export, and 200MW in NR Import.
13	WRPC	POWERGRID_WR2	765KV-BANASKANTHA-CHITTORGARH-2	29/Jan/25	15:00	29/Jan/25	23:59	D A/R in non auto required to attend S/D NATURE DEFECTS in 765KV-BANASKANTHA-CHITTORGARH-1		Approved	
14	WRPC	POWERGRID_WR2	765KV-BANASKANTHA-CHITTORGARH-1 L/R@ BANASKANTHA - 765KV	29/Jan/25	15:00	29/Jan/25	23:59	D YEARLY AMP		Approved	
15	WRPC	POWERGRID_WR2	4400KV-KANSARI-KANKROLI 2(BYPASS AT BHINMALI)-1	31/Jan/25	15:00	31/Jan/25	23:59	D Yearly AMP of LTE and main bay circuit breaker at Kansari, A/R off of ckt 1 is required. Dia to be kept open at both ends.	To be availed from 15:00 hrs. ATC/TTC to be curtailed by 2100 MW in NR export.	Approved	To be availed from 15:00 hrs. ATC/TTC to be curtailed by 2100 MW in NR export.
16	WRPC	POWERGRID_WR2	765KV-VINDHYACHAL(PS)-VARANASI-1	22/Jan/25	7:00	22/Jan/25	18:00	D attending S/D nature defect in line, Dia to kept open at both ends	ATC/TTC to be curtailed by 1900 MW in NR import.	Approved	ATC/TTC to be curtailed by 1900 MW in NR import.
17	WRPC	POWERGRID_WR2	765KV-VINDHYACHAL(PS)-VARANASI-2	22/Jan/25	7:00	22/Jan/25	18:00	D A/R in non auto required to attend S/D NATURE DEFECTS in 765KV-VINDHYACHAL(PS)-VARANASI-1		Approved	
18	WRPC	POWERGRID_WR2	765KV-GWALIOR-AGRA-1	16/Jan/25	9:00	21/Jan/25	18:00	D Tower Strengthening Member fixing work. A/R in Non-Auto Mode Line will be in Service.		Approved	
19	WRPC	POWERGRID_WR2	765KV-GWALIOR-AGRA-1	17/Jan/25	9:00	17/Jan/25	18:00	D To attend Shutdown nature defect (AMP works) of Line, Dia to kept open at both ends	ATC/TTC to be curtailed by 1150 MW in NR import.	Approved	ATC/TTC to be curtailed by 1150 MW in NR import.
20	WRPC	POWERGRID_WR2	765KV-GWALIOR-AGRA-2	22/Jan/25	9:00	31/Jan/25	18:00	D Tower Strengthening Member fixing work. A/R in Non-Auto Mode Line will be in Service.		Approved	
21	WRPC	POWERGRID_WR2	765KV-GWALIOR-AGRA-2	23/Jan/25	9:00	23/Jan/25	18:00	D To attend Shutdown nature defect (AMP works) of Line, Dia to kept open at both ends	ATC/TTC to be curtailed by 1150 MW in NR import.	Approved	ATC/TTC to be curtailed by 1150 MW in NR import.
22	WRPC	POWERGRID_WR2	765KV-JABALPUR-ORAI-1	1/Jan/25	7:00	31/Jan/25	18:00	D For OPGW stringing under live line condition	ATC/TTC to be curtailed by 900 MW in NR import.	Approved	ATC/TTC to be curtailed by 900 MW in NR import.
23	WRPC	POWERGRID_WR2	HVDC 800KV-CHAMPA-KURUKSHETRA-2	15/Jan/25	7:00	15/Jan/25	18:00	D For Joint Box Creation for Commissioning of 765KV Jabalpur - Oral OPGW Link	ATC/TTC to be curtailed by 1500 MW in NR import.	Approved	ATC/TTC to be curtailed by 1500 MW in NR import.
24	WRPC	POWERGRID_WR2	765KV-JABALPUR-ORAI-1	6/Jan/25	9:00	6/Jan/25	13:30	D AMP of Line Reactor & Spare rotation work , dia to be kept open both side	ATC/TTC to be curtailed by 900 MW in NR import.	Approved	ATC/TTC to be curtailed by 900 MW in NR import.
25	WRPC	POWERGRID_WR2	765KV-JABALPUR-ORAI-1 L/R@ JABALPUR - 765KV	6/Jan/25	9:00	6/Jan/25	13:30	D AMP of Line Reactor & Spare rotation work , dia to be kept open both side		Approved	
26	WRPC	POWERGRID_WR2	765KV-JABALPUR-ORAI-2	17/Jan/25	9:00	17/Jan/25	18:00	D AMP of Line Reactor and maintenance of line terminal equipments	ATC/TTC to be curtailed by 900 MW in NR import.	Approved	ATC/TTC to be curtailed by 900 MW in NR import.
27	WRPC	POWERGRID_WR2	765KV-JABALPUR-ORAI-1	17/Jan/25	9:00	17/Jan/25	18:00	D A/R in non auto required to attend S/D NATURE DEFECTS in 765KV-JABALPUR-ORAI-2		Approved	
28	WRPC	POWERGRID_WR2	765KV-JABALPUR-ORAI-2 L/R@ JABALPUR - 765KV	17/Jan/25	9:00	17/Jan/25	18:00	D AMP of Line Reactor and maintenance of line terminal equipments		Approved	
29	WRPC	POWERGRID_WR2	765KV-JABALPUR-ORAI-1	25/Jan/25	9:00	25/Jan/25	13:30	D For Normalization of spare Reactor work, dia to be kept open both side	ATC/TTC to be curtailed by 900 MW in NR import.	Approved	ATC/TTC to be curtailed by 900 MW in NR import.
30	WRPC	POWERGRID_WR2	765KV-JABALPUR-ORAI-1 L/R@ JABALPUR - 765KV	25/Jan/25	9:00	25/Jan/25	13:30	D For Normalization of spare Reactor work, dia to be kept open both side		Approved	
31	WRPC	POWERGRID_WR2	400KV-KANSARI-KANKROLI-1	1/Jan/25	15:00	20-01-2025	23:59	D Polymer insulator replacement works	To be availed from 15:00 hrs. ATC/TTC to be curtailed by 2100 MW in NR export for S/C and 4350MW for D/C.	Approved	To be availed from 15:00 hrs. ATC/TTC to be curtailed by 2100 MW in NR export for S/C and 4350MW for D/C.
32	WRPC	POWERGRID_WR2	400KV-KANSARI-KANKROLI 2(BYPASS AT BHINMALI)-1	1/Jan/25	17:00	20-01-2025	23:59	D Polymer insulator replacement works	To be availed from 17:00 hrs. ATC/TTC to be curtailed by 2100 MW in NR export for S/C and 4350MW for D/C.	Approved	To be availed from 17:00 hrs. ATC/TTC to be curtailed by 2100 MW in NR export for S/C and 4350MW for D/C.
33	WRPC	POWERGRID_WR2	765KV-BANASKANTHA-CHITTORGARH-1				D for attending shut down defects	To be staggered from 400KV Zerda-Kankroli Shutdown (during 1 January to 20 January on daily basis). To be availed from 15:00 hrs. ATC/TTC to be curtailed by 2950MW in NR export, and 200MW in NR Import.	Conditionally approved	To be staggered from 400KV Zerda-Kankroli Shutdown (during 1 January to 20 January on daily basis). To be availed from 15:00 hrs. ATC/TTC to be curtailed by 2950MW in NR export, and 200MW in NR Import.	

34	WRPC	POWERGRID_WR2	765KV-BANASKANTHA-CHITTORGARH-2					D	for attending shut down defects	To be staggered from 400KV Zerda-Kankrolli Shutdown (during 1 January to 20 January on daily basis). To be availed from 15:00 hrs. ATC/TTC to be curtailed by 2950MW in NR export, and 200MW in NR Import.	Conditionally approved	To be staggered from 400KV Zerda-Kankrolli Shutdown (during 1 January to 20 January on daily basis). To be availed from 15:00 hrs. ATC/TTC to be curtailed by 2950MW in NR export, and 200MW in NR Import.
35	WRPC	POWERGRID_WR2	765KV-BANASKANTHA-CHITTORGARH-1					D	For OPGW replacement works from TN-623 to TN 625 (for Joint Box Creation at TN-625)	To be staggered from 400KV Zerda-Kankrolli Shutdown (during 1 January to 20 January on daily basis). To be availed from 15:00 hrs. ATC/TTC to be curtailed by 2950MW in NR export, and 200MW in NR Import.	Conditionally approved	To be staggered from 400KV Zerda-Kankrolli Shutdown (during 1 January to 20 January on daily basis). To be availed from 15:00 hrs. ATC/TTC to be curtailed by 2950MW in NR export, and 200MW in NR Import.
36	WRPC	POWERGRID_WR2	765KV-BANASKANTHA-CHITTORGARH-2					D	For OPGW replacement works from TN-623 to TN 625 (for Joint Box Creation at TN-625)	To be staggered from 400KV Zerda-Kankrolli Shutdown (during 1 January to 20 January on daily basis). To be availed from 15:00 hrs. ATC/TTC to be curtailed by 2950MW in NR export, and 200MW in NR Import.	Conditionally approved	To be staggered from 400KV Zerda-Kankrolli Shutdown (during 1 January to 20 January on daily basis). To be availed from 15:00 hrs. ATC/TTC to be curtailed by 2950MW in NR export, and 200MW in NR Import.
37	WRPC	POWERGRID_WR2	765KV-GWALIOR-JAIPUR-1	1/Jan/25	9:00	31/Jan/25	18:00	D	Non Auto mode for non shutdown nature defect rectification.		Approved	
38	WRPC	POWERGRID_WR2	765KV-GWALIOR-JAIPUR-2	1/Jan/25	9:00	31/Jan/25	18:00	D	Non Auto mode for non shutdown nature defect rectification.		Approved	
39	WRPC	POWERGRID_WR2	4400KV-KANSARI-KANKROLI 2(BYPASS AT BHINMALI)-1	3/Jan/25	15:00	3/Jan/25	23:59	D	oil sampling of bushing of non switchable line reactor	To be availed from 15:00 hrs. ATC/TTC to be curtailed by 2100 MW in NR export.	Approved	To be availed from 15:00 hrs. ATC/TTC to be curtailed by 2100 MW in NR export.
40	WRPC	POWERGRID_WR2	765KV-GWALIOR-JAIPUR-1	6/Jan/25	8:00	10/Jan/25	18:00	D	SD Defects' rectification observed during cross patrolling 1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PR-1&2 retrofitment (Viat Make) 4. WTI & OTI Modification work	ATC/TTC to be curtailed by 450MW in NR import	Approved	ATC/TTC to be curtailed by 450MW in NR import
41	WRPC	POWERGRID_WR2	765KV-GWALIOR-JAIPUR-2	13/Jan/25	8:00	17/Jan/25	18:00	D	For S/D nature defect rectification & 1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PR-1&2 retrofitment (Viat Make) 4. WTI & OTI Modification work	ATC/TTC to be curtailed by 450MW in NR import	Approved	ATC/TTC to be curtailed by 450MW in NR import
42	WRPC	POWERGRID_WR2	765KV-GWALIOR-ORAI-1	10/Jan/25	9:00	10/Jan/25	18:00	D	Installation of Counter weight in Gantry-1 Tower of 765KV Orai-Gwalior line at Orai End. Shutdown of 765KV Orai-Gwalior line required along with simultaneous shutdown of 765KV Orai-Aligarh -2 (as below Gwalior Gantry Tower, Aligarh-2 Line Reactor 765KV Bushing is falling.		Approved	
43	WRPC	POWERGRID_WR2	765KV-GWALIOR-ORAI-2	10/Jan/25	9:00	10/Jan/25	18:00	D	A/R in non auto required to attend S/D NATURE DEFECTS in 765KV-GWALIOR-ORAI-1		Approved	
44	ERPC	POWERGRID_ER2	400KV-BIHARSARIFF(PG)-SAHUPURI-2	9/Jan/25	7:00	9/Jan/25	17:30	D	PORCELAIN TO POLYMER INSULATOR REPLACEMENT WORK		Approved	
45	ERPC	POWERGRID_ER2	A/R OF 400KV-BIHARSARIFF(PG)-SAHUPURI-1	9/Jan/25	7:00	9/Jan/25	17:30	D	TO FACILITATE SHUTDOWN ON PARALLEL CKT		Approved	
46	ERPC	POWERGRID_ER2	400KV-BIHARSARIFF(PG)-SAHUPURI-1	8/Jan/25	7:00	8/Jan/25	17:30	D	PORCELAIN TO POLYMER INSULATOR REPLACEMENT WORK		Approved	
47	ERPC	POWERGRID_ER2	A/R OF 400KV-BIHARSARIFF(PG)-SAHUPURI-2	8/Jan/25	7:00	8/Jan/25	17:30	D	TO FACILITATE SHUTDOWN ON PARALLEL CKT		Approved	
48	ERPC	POWERGRID_ER2	HVDC PUSAULI+EASTERN SIDE FILTER BUS+AC BYPASS	21/Jan/25	8:00	22/Jan/25	18:00	C	PENDING RTU UPGRADATION WORK		Approved	
49	ERPC	POWERGRID_ER2	400KV-PUSAULI(PG)-ALLAHABAD-1	6/Jan/25	8:00	7/Jan/25	17:30	C	LBB retrofitting works and SCADA validation for Bay 404 & 405 as both bays LBB relays are in same panel.		Approved	
50	ERPC	POWERGRID_ER2	400KV-PUSAULI(PG)-VARANASI-1	1/Jan/25	8:00	2/Jan/25	17:30	C	LBB retrofitting works and SCADA validation for Bay 401 & 402 as both bays LBB relays are in same panel.		Approved	
51	ERPC	POWERGRID_ER2	400KV-PUSAULI(PG)-ALLAHABAD-1	9/Jan/25	8:00	9/Jan/25	17:30	D	LBB retrofitting works and SCADA validation for Line Reactor Bay 404R.		Approved	
52	ERPC	POWERGRID_ER2	400KV-PUSAULI(PG)-VARANASI-1	4/Jan/25	8:00	4/Jan/25	17:30	D	LBB retrofitting works and SCADA validation for Line Reactor Bay 401R.		Approved	
53	ERPC	POWERGRID_ER2	400KV-MUZAFFARPUR(PG)-GORAKHPUR-2	7/Jan/25	9:00	7/Jan/25	17:30	D	AMP WORK OF LINE EQUIPMENT & LINE REACTOR AMP OF GORAKHPUR CKT-2 AT MUZAFFARPUR		Approved	
54	ERPC	POWERGRID_ER2	400KV-MUZAFFARPUR(PG)-GORAKHPUR-1	6/Jan/25	9:00	6/Jan/25	17:30	D	AMP WORKS OF LINE EQUIPMENT & LINE REACTOR OF GORAKHPUR CKT-1 AT MUZAFFARPUR		Approved	
55	NERPC	Powergrid	400KV Filter 3 Subbank 1 at HVDC BNC SS	26/Jan/25	09:00	26/Jan/25	17:00	D	AMP of bay equipment	Subjected to No restriction of power	Approved	Subjected to No restriction of power
56	NERPC	Powergrid	400KV Filter 3 Subbank 2 at HVDC BNC SS	27/Jan/25	09:00	27/Jan/25	17:00	D	AMP of bay equipment	Subjected to No restriction of power	Approved	Subjected to No restriction of power

Sr.No.	OCC No.	Requester	Element Name	Owner	Continous/daily	Reason	Requested from date	Requested from time	Requested to date	Requested to time	Shutdown Status	OCC Remarks
1	226	sldcps_sd	400/220kV, 500MVA ICT 1 at Dhanansu	PSTCL	Daily	Balance stringing of Jack Bus LV Side	15 December 2024	0800hrs	15 December 2024	1800hrs	Approved	May be allowed/Load to be managed
2	226	sldcps_sd	400kV Talwandi saboo(PSG)- Dhuri Ckt 1	PSTCL	Daily	Auto recloser required in OFF Position for safety purpose during installation of OPGW work.	15 December 2024	0800hrs	3 January 2025	1800hrs	Approved	Subject to real time grid condition/No other line shutdown at both end
3	226	sldcps_sd	220kV Patran (PATR)- Patran(PS) Ckt 1	PSTCL	Conitnuous	Tower height raising due to Delhi Amritsar Katra Expressway	16 December 2024	0800hrs	15 January 2025	1800hrs	Approved	Subject to real time grid condition/Load to be managed BY Punjab/Indigrid consent/ Subject to revival of Patran-Mansa Line
4	226	sldcps_sd	220kV Patran (PATR)- Patran(PS) Ckt 2	PSTCL	Conitnuous	Tower height raising due to Delhi Amritsar Katra Expressway	16 December 2024	0800hrs	15 January 2025	1800hrs	Approved	Subject to real time grid condition/Load to be managed BY Punjab/Indigrid consent/ Subject to revival of Patran-Mansa Line
5	226	sldcps_sd	220kV Patran (PATR)- Rajla (PS) Ckt	PSTCL	Conitnuous	Tower height raising due to Delhi Amritsar Katra Expressway	16 December 2024	0800hrs	15 January 2025	1800hrs	Approved	Subject to real time grid condition/Load to be managed BY Punjab/Indigrid consent/ Subject to revival of Patran-Mansa Line
6	226	sldcps_sd	220kV Patran (PATR)- kakrala(PS) Ckt 1	PSTCL	Conitnuous	Tower height raising due to Delhi Amritsar Katra Expressway	16 December 2024	0800hrs	15 January 2025	1800hrs	Approved	Subject to real time grid condition/Load to be managed BY Punjab/Indigrid consent/ Subject to revival of Patran-Mansa Line

Proposed shut down at 220KV Substation BTPS for the Month of January-25 related to NRPC

S. No.	Name of Sub-Station	Date of Shut-down (DD.MM.YYYY)	Time duration of shut-down	Name of the Element	Work to be carried	P.O. No. (if applicable) against which work will be done	Special Remarks (if any)	Shutdown Status	OCC Remarks
1	220 KV BTPS	13.01.2025	10:00 Hrs. to 17:00 Hrs.	220KV BTPS-Noida sec-38A Ckt	PMS of Bay Equipments.	Maintenance Team	---	Approved	Subject to real time grid condition/ UP consent
2	220 KV BTPS	14.01.2025	10:00 Hrs. to 17:00 Hrs.	220KV BTPS-Ballabhgarh Ckt-1	PMS of Bay Equipments.		Load can be managed on 220KV BTPS-Ballabhgarh Ckt-2	Approved	Subject to real time grid condition/ BBMB consent
3	220 KV BTPS	15.01.2025	10:00 Hrs. to 17:00 Hrs.	220KV BTPS-Ballabhgarh Ckt-2	PMS of Bay Equipments.		Load can be managed on 220KV BTPS-Ballabhgarh Ckt-1	Approved	Subject to real time grid condition/ BBMB consent
4	220 KV BTPS	16.01.2025	10:00 Hrs. to 17:00 Hrs.	220KV BTPS-Alwar Ckt	PMS of Bay Equipments.		Circuit at no load	Approved	Subject to real time grid condition/ Rajasthan consent

SL	Element	From		To		Reason	C/D	Remarks	S/d Status	OCC Remarks
		Date	Time	Date	Time					
1	400 KV RAMPUR HEP(SJ)- NALLAGARH (P G) (PG) CKT-1	23-12-2024	9:00:00	28-12-2024	17:00:00	APM of pot head yard equipment and structure, ten delta testing of cvt and relay testing	D	Annual Plant Maintenance	Approved	Subject to real time grid condition /Subject to no generation evacuation constraint
2	400 KV RAMPUR HEP(SJ)- NALLAGARH (P G) (PG) CKT-2	23-12-2024	9:00:00	28-12-2024	17:00:00	APM of pot head yard equipment and structure, ten delta testing of cvt and relay testing	D	Annual Plant Maintenance	Approved	Subject to real time grid condition /Subject to no generation evacuation constraint
3	400 KV NATHPA JHAKRI(SJ)- RAMPUR HEP(SJ) (PG) CKT-2	16-12-2024	9:00:00	21-12-2024	17:00:00	APM of pot head yard equipment and structure, ten delta testing of cvt and relay testing	D	Annual Plant Maintenance	Approved	Subject to real time grid condition /Subject to no generation evacuation constraint
4	400 KV NATHPA JHAKRI(SJ)- RAMPUR HEP(SJ) (PG) CKT-1	16-12-2024	9:00:00	21-12-2024	17:00:00	APM of pot head yard equipment and structure, ten delta testing of cvt and relay testing	D	Annual Plant Maintenance	Approved	Subject to real time grid condition /Subject to no generation evacuation constraint

PLANNED SHUT DOWN FOR THE MONTH OF Jan-2025 WHICH ARE TO BE APPROVED BY OCC 226

Name of Transmission Zone : Uttar Pradesh Power Transmission Corporation Limited

Sl.No.	Details of Transmission Line		Date		Timings		Reason	"Outage Mode (Daily/Continuous)"	Remarks	Shutdown Status	OCC Remarks
1	2	3	4	5	6	7	8	9	10	12	13
1	400 kV fatehabad agra	400 kV Bay 407 fatehabad Agra	07.01.2025	07.01.2025	13:00:00	17:00:00	* Annual maintenance and Testing of work at 765kV Substation Fatehabad. >X* 23.11.2024 11:56:15 INDIA (11007967) Phone 790211505	Continuous		Approved	Element must be connected with other bay
2	400 kV GR. Noida	200 MVA ICT 2 Gr. Noida Sec 123	09.01.2025	09.01.2025	10:00:00	16:00:00	* Shutdown is required for annual maintenance and testing purpose.Also >X SCADA upgradation work is under progress so for remot	Continuous		Approved	Other ICT to be in service/Load to be managed
3	400 kV S/s Sarnath, Varanasi	400 kV Sarnath Anpara L3 Main C.B	13.01.2025	13.01.2025	10:00	17:00	For Bus & Bus isolator Tightening Work	Daily		Approved	Element must be connected with other bay
4	400KV OBCTL-SAMBHAL CKT2	400KV BADAUN (OCBTL)-SAMBHAL CKT-2	23.12.2024	24.12.2024	8:00:00	18:00:00	* FOR DISC CLEANING	Daily		Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/Load to be managed
5	400KV OBCTL-SAMBHAL CKT1	400KV BADAUN (OBCTL)-SAMBHAL CKT-I	18.12.2024	19.12.2024	8:00:00	18:00:00	* FOR DISK CLEANING OF LINE	Daily		Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/Load to be managed
6	400KV	400KV Anpara-Sarnath CKT-1	20.12.2024	02.01.2025	08:00: Hrs	18:00 Hrs	DIVERSION OF 1.005 KM. 400KV ANPARASARNATH (L3) & SARNATH-AZAMGARH D/C LINE BETWEEN TOWER NO. 19 TO 22 DUE TO INFRINGING IN R.O.W. OF NHAI (RING ROAD PHASE-II)	continuous		Approved	May be given subject to real time grid conditions/One circuit shutdown from Anpara end at a time/Load to be managed
7	400KV	400KV Sarnath-Azamgarh Line	20.12.2024	02.01.2025	08:00: Hrs	18:00 Hrs	DIVERSION OF 1.005 KM. 400KV ANPARASARNATH (L3) & SARNATH-AZAMGARH D/C LINE BETWEEN TOWER NO. 19 TO 22 DUE TO INFRINGING IN R.O.W. OF NHAI (RING ROAD PHASE-II)	continuous		Approved	May be given subject to real time grid conditions/One circuit shutdown from Azamgarh end at a time/Load to be managed
8	TRANSFORMER	765/400 KV 1500 MVA ICT 2 HAPUR	21-Jan-25	21-Jan-25	11:00: Hrs	12:00: Hrs	R phase will be free to attend header pipe leakage, 1500 MVA ICT-2 will be charge with spare phase, Y phase and B phase	continuous		Approved	
9	500 KV HVDC	500 KV HVDC RIHAND-DADRI (PG) CKT-2	22-Jan-25	22-Jan-25	08:00: Hrs	18:00 Hrs	765 kV S/c Mainpuri- Bara ckt 1 transmission line stringing work	Daily		Approved	

Sl.	Name of the Line	Owner	From		To		Basis	Reason	Shutdown Status	OCC Remarks
			Date	Time	Date	Time				
1	800 kV HVDC Vishwanath - Chariyali- Agra TL	PGCIL	18-Dec-24	09:00 Hr	19-Dec-24	18:00 Hr	(Daily Basis)	For stringing work of 765kV S/C (Quad) Mainpuri - Bara Ckt-1 transmission Line	Approved	Other Lines to be in service, subjected to ERPC and NERPC Approval.

S. No.	Description	Transmission Line	Shutdown requirement date and time from	Shutdown requirement date and time up to	Basis	Remarks	NLDC/NRLDC Comments	S/d Status	OCC Remarks
1	Shutdown defects & Auxiliary Insulator replacement work of 765 kV DV line with help of Mass mobilization of technician	765KV-VADODARA-DHULE-1	18-01-2025 08:00 hrs.	18-01-2025 16:00 hrs.	Daily	Mass mobilization of manpower. Outage required on same date	NRPC Consent not required		NRPC Consent not required
2	Shutdown defects & Auxiliary Insulator replacement work of 765 kV DV line with help of Mass mobilization of technician	765KV-VADODARA-DHULE-1	19-01-2025 08:00 hrs.	19-01-2025 16:00 hrs.	Daily	Mass mobilization of manpower. Outage required on same date	NRPC Consent not required		NRPC Consent not required

Format I(A): Request for transmission element outage by Indenting agency to RPC															
Indenting Agency			NHPC LTD.	For the Month	Dec-24	Date			Proposed Date and Time				Remarks	Shutdown Status	OCC Remarks
Sl. No.	Name of the Requesting Agency	Voltage Level (kV)	From substation	To substation	Owner	Ckt ID	Inter-Regional / Intra-Regional	Daily/ Continuous	Reason	From Date	From Time	To Date			
1	Chamera-1, NHPC LIMITED	400KV	Chamera-1	Jalandhar Line#1	PGCIL	Chamera-1-jalandhar Line#1	Inter regional	Daily	Repair of disconnector switch of 50MVAR line shunt reactor.	17-Dec-2024	10:00	19-Dec-2024	16:00	Approved	Subject to real time grid condition/No generation evacuation constraint/Chamera-1-.Jalandhar Line 2 must remain in service (10:00-16:00Hrs)
2	Sewa-2 Power Station	132KV	Sewa-2-	Mahanpur	PGCIL	Sewa-2-Mahanpur	Inter regional	Daily	Annual Maintennace of HV equipments and Servicing/overhauling of 132KV equipments	14-Dec-2024	9:00	22-Dec-2024	16:00	Approved	Subject to real time grid condition from 09:00-16:00Hrs/PG & JK consent/ No generation evacuation constraint
3	Sewa-2 Power Station	132KV	Sewa-2	Kathua	PGCIL	Sewa-2-Kathua	Inter regional	Daily		14-Dec-2024	9:00	22-Dec-2024	16:00	Approved	Subject to real time grid condition from 09:00-16:00Hrs/PG & JK consent/ No generation evacuation constraint
4	Sewa-2 Power Station	132KV	Sewa-2-	Hiranagar-I	PGCIL	Sewa-2-Hiranagar-I	Inter regional	Daily		14-Dec-2024	9:00	22-Dec-2024	16:00	Approved	Subject to real time grid condition from 09:00-16:00Hrs/PG & JK consent/ No generation evacuation constraint
5	Sewa-2 Power Station	132KV	Sewa-2-	Hiranagar-II	PGCIL	Sewa-2-Hiranagar-II	Inter regional	Daily		14-Dec-2024	9:00	22-Dec-2024	16:00	Approved	Subject to real time grid condition from 09:00-16:00Hrs/PG & JK consent/ No generation evacuation constraint
6	Chamera PS I, NHPC	400 kV	Chamera-I	Jalandhar	PGCIL	Chamera-I - Jalandhar 400 kV Line-2	Inter regional	Daily		Maintennace of Pothead equipment & Repainting of all Support Structures and Shunt & Neutral Reactor	20-Dec-2024	10:00	23-Dec-2024	16:00	Approved
7	Chamera PS I, NHPC	400 kV	Chamera-I	Chamera-II	PGCIL	Chamera-I - Chamera-II 400 kV Line	Inter regional	Daily	Maintennace of Pothead equipment and Repainting of all Support Structures	24-Dec-2024	10:00	25-Dec-2024	16:00	Approved	Subject to real time grid condition/Subject to no generation evacuation issue (10:00-16:00Hrs)

Sl. No.	Name of the Requesting Agency	Unit	Owner	Daily/ Continous	Reason	From Date	From Time	To Date	To Time	Remarks	Shutdown Status	OCC Remarks
1	Bairsiul Power Station, Unit#1	1	NHPC Ltd.	C	Inspection of Emergency Gate of Diversion Tunnel	18.12.24	9:00	25.12.24	18:00	Complete shutdown	Approved	Subject to real time grid condition
2	Bairsiul Power Station, Unit#2	2	NHPC Ltd.	C		18.12.24	9:00	25.12.24	18:00		Approved	Subject to real time grid condition
3	Bairsiul Power Station, Unit#3	3	NHPC Ltd.	C		18.12.24	9:00	25.12.24	18:00		Approved	Subject to real time grid condition

POWERGRID NORTHERN REGION-II

SUBJECT :- SD REQUEST FOR TRANSMISSION ELEMENTS for 226th OCC MEETING

S.N.	Details of Transmission Element		Category of element	DURATION				Daily/ Continuous	Reason	S/d Status	OCC Remarks
	Voltage level (KV)	NAME OF THE ELEMENT AND SUBSTATION		FROM		TO					
				DATE	TIME	DATE	TIME				
X-3	For O&M activity										
1	400 KV	765 KV 330 MVAR Line Reactor of Bikaner Line-1 at Moga SS	A	29.01.2025	08.00	29.01.2025	18:00	DAILY	To be availed during NHAI diversion work. Reactor & Reactor Bay AMP and Replacement of Decaan make singlr pilot Polymer insulator (at 701 &702 dropper) with double istring insulator	Approved	To be clubbed with line outage/AMP work
2	220 KV	765 KV 240 MVAR Line Reactor of Moga-Bhiwani Line at Moga SS	A	31.01.2025	08.00	31.01.2025	18:00	DAILY	To be availed during NHAI diversion work. Reactor & Reactor Bay AMP and Replacement of Decaan make singlr pilot Polymer insulator (at 701 &702 dropper) with double istring insulator	Approved	To be clubbed with line outage/AMP work
3	220 KV	204 Bay at Patiala SS	A	13.01.2025	09.00	16.01.2025	17:30	CONTINOUS	CB Drive Overhauling work	Approved	Element must be connected with TBC
4	220 KV	210 Bay at Patiala SS	A	21.01.2025	09.00	24.01.2025	17:30	CONTINOUS	CB Drive Overhauling work	Approved	Element must be connected with TBC
5	400 KV	211 Bay at Patiala SS	A	25.01.2025	09.00	28.01.2025	17:30	CONTINOUS	CB Drive Overhauling work	Approved	Element must be connected with TBC
6	400 KV	212 Bay at Patiala SS	A	29.01.2025	09.00	31.01.2025	17:30	CONTINOUS	CB Drive Overhauling work	Approved	Element must be connected with TBC
7	400 KV	213 Bay at Patiala SS	A	03.01.2025	09.00	06.01.2025	17:30	CONTINOUS	CB Drive Overhauling work	Approved	Element must be connected with TBC

Category A: Transmission elements at 400 kV and above.

Category B: Transmission elements at 132 kV and above level emanating from ISGS.

Category C: Transmission elements at 132 kV and above which are inter-regional in nature.

Category D :Transmission elements at 220 kV level with one end in a State while other end is in another State.

SL	OCC Number	Name of Requesting Agency	Element Name	Daily/Continuous	Reason	From Date	From Time	To Date	To Time	Remarks	Shutdown Status	OCC Remarks
1	OCC_226	POWERGRID	220 KV BHIWADI(PG)- HSIIDC BAWAL(HV) (HVPNL) CKT-1	C	FOR NCRTC DIVERSION WORK	10.01.2025	9:00	11.01.2025	18:30	shutdown required for crossing of 400 KV D/C Bhiwadi Kotputli /Hisar 01 line diversion work.	Conditionally Approved	May be allowed subject to Haryana consent/Load to be managed by Haryana
						23.01.2025	9:00	24.01.2025	18:30		Conditionally Approved	
2	OCC_226	POWERGRID	400 KV BHIWADI-HISSAR (PG) CKT1	C	FOR NCRTC DIVERSION WORK	06.01.2025	8:00	25.01.2025	18:30	Both lines should be shutdown simultaneously Also shutdown required from 07.01.2025 to .12.01.2025 for crossing of 220 KV BAWAL (HSIIDC)-MAU LINE and 220 KV BHIWADI(PG)- HSIIDC BAWAL(HV) (HVPNL) CKT-1 (HVPNL) line for diversion work.	Conditionally Approved	May be allowed subject to real time grid condition/Max two circuit shutdown at a time from both end
						06.01.2025	8:00	25.01.2025	18:30		Conditionally Approved	
3	OCC_226	POWERGRID	400 KV BHIWADI-KOTPUTLI	C		06.01.2025	8:00	25.01.2025	18:30		Conditionally Approved	May be allowed subject to real time grid condition/Kotputli will be radially connected with 400KV Bassi. Rajasthan consent required for Load management at 220KV Level

SL	OCC Number	Name of Requesting Agency	Element Name	Daily/Continuous	Reason	From Date	From Time	To Date	To Time	Remarks	Shutdown Status	OCC Remarks
1	OCC_226	POWERGRID	220 KV BAWAL (HSIIDC)-MAU LINE	C	FOR NCRTC DIVERSION WORK	10.01.2025	9:00	11.01.2025	18:30	Owner : HVPNL 220 KV BHIWADI(PG)- MAU(HV) (HVPNL) CKT-1 & 220 KV BAWAL (HSIIDC)-MAU LINE Both lines shutdown required for crossing of 400 KV D/C Bhiwadi Kotputli /Hisar 01 line diversion work. simultaneously.	Conditionally Approved	May be allowed subject to Haryana consent/Load to be managed by Haryana
						23.01.2025	9:00	24.01.2025	18:30		Conditionally Approved	

POWERGRID NORTHERN REGION-I											
SUBJECT :- SD REQUEST FOR TRANSMISSION ELEMENTS for 226th OCC MEETING											
S.No.	ELEMENTS	OWNER	MODE	DURATION				PURPOSE	Remarks	S/d Status	OCC Remarks
				FROM DATE	TIME	TO DATE	TIME				
765kV/400kV/220kV/132kV Lines											
1	800KV-HVDC CHAMPA-KURUKSHETRA-2	PGCIL	D	15.01.2025	07:00	15.01.2025	18:00	For Joint Box Creation for Commissioning of 765kV Jabalpur - Orai OPGW Link	PG-WR2-ULDC	Approved	ATC/TTC of 1500MW to be curtailed in NR Import. Subjected to WRPC Approval.
2	400 KV FATEHABAD-HISSAR (PG) CKT-1	PGCIL	C	5-Jan-25	09:00	11-Jan-25	18:00	FOR RETROFITMENT OF ISOLATOR IN LINE BAY ,MAIN BAY & TIE BAY AT POWERGRID HISAR SS END IN ADD CAP 19-24 BLOCK		Approved	Subject to real time grid condition/ max two lines shutdown at a time may be allowed at Hissar(PG)
3	400 KV MOGA-BHIWANI (PG)	PGCIL	C	2-Jan-25	09:00	4-Jan-25	18:00	FOR RETROFITMENT OF ISOLATOR IN LINE BAY ,MAIN BAY & TIE BAY AT POWERGRID HISAR SS END IN ADD CAP 19-24 BLOCK		Approved	Subject to real time grid condition/ max two lines shutdown at a time may be allowed at Hissar(PG)/Bypassed at Hissar
4	400 KV BHIWANI(BB)-HISSAR(PG) (PG) CKT-1	PGCIL	C	12-Jan-25	09:00	21-Jan-25	18:00	FOR RETROFITMENT OF ISOLATOR IN LINE BAY ,MAIN BAY & TIE BAY AT POWERGRID HISAR SS END IN ADD CAP 19-24 BLOCK		Approved	Subject to real time grid condition/ max two lines shutdown at a time may be allowed at Hissar(PG)/BBMB consent
5	400 KV BHIWANI(BB)-HISSAR(PG) (PG) CKT-1	PGCIL	C	23-Jan-25	09:00	31-Jan-25	18:00	FOR RETROFITMENT OF ISOLATOR IN LINE BAY ,MAIN BAY & TIE BAY AT BBMB BHIWANI END IN ADD CAP 19-24 BLOCK		Rejected	Duplicate entry
6	400 KV BHIWANI(PG)-BHIWANI(BB) (PG)	PGCIL	C	1-Jan-25	09:00	9-Jan-25	18:00	FOR RETROFITMENT OF ISOLATOR IN LINE BAY ,MAIN BAY & TIE BAY AT BBMB BHIWANI END IN ADD CAP 19-24 BLOCK		Approved	Subject to real time grid condition/ one line shutdown at a time may be allowed from both end/BBMB consent
7	132KV S/C Khetri-Nangli Transmission Line	RVPN	D	13-Jan-25	08:00	14-Jan-25	19:00	Stringing of 765 kV D/C Khetri-Narela TL		Approved	Subject to Rajasthan consent
8	220 KV S/C Mahendragarh-Narnaul Transmission Line	HVPN	D	20-Jan-25	08:00	22-Jan-25	19:00	Stringing of 765 kV D/C Khetri-Narela TL		Approved	Subject to Haryana consent
9	132 KV S/C Mahendragarh-Mundyakhera Transmission Line	HVPN	D	23-Jan-25	08:00	25-Jan-25	19:00	Stringing of 765 kV D/C Khetri-Narela TL		Approved	Subject to Haryana consent
10	132 KV S/C Mahendragarh-Mundyakhera Transmission Line	HVPN	D	27-Jan-25	08:00	29-Jan-25	19:00	Stringing of 765 kV D/C Khetri-Narela TL		Approved	Subject to Haryana consent
11	220 kV D/C Dhanona-Deroli Ahir transmission line circuit-I	HVPNL	D	1-Jan-25	06:00	3-Jan-25	19:00	stringing work		Approved	Subject to Haryana consent
12	220 kV D/C Dhanona-Deroli Ahir transmission line circuit-II	HVPNL	D	1-Jan-25	06:00	3-Jan-25	19:00	stringing work		Approved	Subject to Haryana consent
13	132 kV S/C Mahendragarh-Kanina transmission line	HVPNL	D	7-Jan-25	06:00	9-Jan-25	19:00	stringing work		Approved	Subject to Haryana consent
14	132 kV D/C Dhanona-Nangal Mohanpur transmission line circuit-I	HVPNL	D	13-Jan-25	06:00	15-Jan-25	19:00	stringing work		Approved	Subject to Haryana consent
15	132 kV D/C Dhanona-Nangal Mohanpur transmission line circuit-II	HVPNL	D	13-Jan-25	06:00	15-Jan-25	19:00	stringing work		Approved	Subject to Haryana consent
16	400 kV D/C Neemrana- Dhanona transmission line circuit-I	Indigrid	D	19-Jan-25	06:00	21-Jan-25	19:00	stringing work		Approved	Mahindragarh-Neemrana line bypassed at Dhanoda/Utility may take shutdown approval of Mahindragarh-Dhanoda also
17	400 kV D/C Neemrana- Dhanona transmission line circuit-II	Indigrid	D	19-Jan-25	06:00	21-Jan-25	19:00	stringing work		Approved	Mahindragarh-Neemrana line bypassed at Dhanoda/Utility may take shutdown approval of Mahindragarh-Dhanoda also
18	220 kV D/C Dhanona-Kanina transmission line circuit-I	HVPNL	D	25-Jan-25	06:00	27-Jan-25	19:00	stringing work		Approved	Subject to Haryana consent
19	220 kV D/C Dhanona-Kanina transmission line circuit-II	HVPNL	D	25-Jan-25	06:00	27-Jan-25	19:00	stringing work		Approved	Subject to Haryana consent
20	400kV D/C Dhanaunda to Daulatabad T/L circuit-I	HVPNL	D	28-Jan-25	06:00	30-Jan-25	19:00	stringing work		Approved	subject to real time grid condition/Haryana consent
21	400kV D/C Dhanaunda to Daulatabad T/L circuit-II	HVPNL	D	28-Jan-25	06:00	30-Jan-25	19:00	stringing work		Approved	subject to real time grid condition/Haryana consent

22	765kV S/C Jhatikara to Bhiwani T/L	PG	D	1-Jan-25	06:00	3-Jan-25	19:00	stringing work		Conditionally Approved	utility to apply in d-5. NLDC would review the reliability of the system
23	220KV S/C Charkhi Dadri – REWARI T/L CKT I	HVPNL	D	05-Jan-25	06:00	07-Jan-25	19:00	stringing work		Approved	Subject to Haryana consent
24	132KV D/C Kosli to Matanhail T/L CKT-I	HVPNL	D	14-Jan-25	06:00	16-Jan-25	19:00	stringing work		Approved	Subject to Haryana consent
25	132KV D/C Kosli to Matanhail T/L CKT-II	HVPNL	D	14-Jan-25	06:00	16-Jan-25	19:00	stringing work		Approved	Subject to Haryana consent
26	400 kV Hisar to Bhiwani transmission line CKT I	PG	D	27-Jan-25	06:00	29-Jan-25	19:00	stringing work		Approved	Subject to real time grid condition/ max two lines shutdown at a time may be allowed at Hisar(PG)
27	400 kV Hisar to Bhiwani transmission line CKT II	PG	D	27-Jan-25	06:00	29-Jan-25	19:00	stringing work		Approved	Subject to real time grid condition/ max two lines shutdown at a time may be allowed at Hisar(PG)
400/220kV BUS/ Bus REACTOR /LR											
1	765KV-BUS-1 @ SIKAR-II	PSTL	CONTINUOUS	27.12.2024	09:00	28.12.2024	18:00	Construction Work For Integration of 701 & 704 Bays with 765kV Bus-1		Approved	May be allowed
2	765KV-SIKAR-II-ALIGARH-1 L/R@ SIKAR-II-765KV	PASTL	DAILY	19.12.2024	09:00	19.12.2024	18:00	Construction Work For Integration of 701 & 704 Bays with 765kV Bus-1	3-5 Switching of Reactor will be required	Approved	May be allowed
3	765KV-SIKAR-II-ALIGARH-2 L/R@ SIKAR-II-765KV	PASTL	DAILY	19.12.2024	09:00	19.12.2024	18:00	For CSD Fine Tuning	3-5 Switching of Reactor will be required	Approved	May be allowed
765 /400/220kV ICT/STATCOMS/BUS Reactor											
1	+/-300MVAr STATCOM Station-1 at Fatehgarh-2 (Bays- 430 & 429)	PGCIL	Daily	1-Jan-25	17:00	3-Jan-25	23:59	For AMP works	Complete STATCOM Station-1 Shutdown Required.	Approved	May be given from 17:00Hrs
2	+/-300MVAr STATCOM Station-2 at Fatehgarh-2 (Bays- 435)	PGCIL	Daily	4-Jan-25	17:00	6-Jan-25	23:59	For AMP works	Complete STATCOM Station-2 Shutdown Required.	Approved	May be given from 17:00Hrs
3	+/-150MVAr VSC-1 Branch for STATCOM Station-1 at Fatehgarh-2 (Bay-RB10-RB11 Bay)	PGCIL	Daily	18-Jan-25	17:00	19-Jan-25	23:59	For AMP works	Only VSC-1 Branch shutdown is required.	Approved	May be given from 17:00Hrs
4	+/-150MVAr VSC-2 Branch for STATCOM Station-1 at Fatehgarh-2 (Bay-RB10-RB12 Bay)	PGCIL	Daily	20-Jan-25	17:00	21-Jan-25	23:59	For AMP works	Only VSC-2 Branch shutdown is required.	Approved	May be given from 17:00Hrs
5	+/-150MVAr VSC-1 Branch for STATCOM Station-2 at Fatehgarh-2 (Bay-RB11-RB11 Bay)	PGCIL	Daily	22-Jan-25	17:00	23-Jan-25	23:59	For AMP works	Only VSC-1 Branch shutdown is required.	Approved	May be given from 17:00Hrs
6	+/-150MVAr VSC-2 Branch for STATCOM Station-2 at Fatehgarh-2 (Bay-RB11-RB12 Bay)	PGCIL	Daily	24-Jan-25	17:00	25-Jan-25	23:59	For AMP works	Only VSC-2 Branch shutdown is required.	Approved	May be given from 17:00Hrs
7	+/-150MVAr MSR Branch for STATCOM Station-1 at Fatehgarh-2 (Bay-RB10-RB41 Bay)	PGCIL	Daily	26-Jan-25	17:00	27-Jan-25	23:59	For AMP works		Approved	May be given from 17:00Hrs
8	+/-150MVAr MSC-1 Branch for STATCOM Station-1 at Fatehgarh-2 (Bay-RB10-RB51 Bay)	PGCIL	Daily	28/Jan/25	17:00	29-Jan-25	23:59	For AMP works		Approved	May be given from 17:00Hrs
9	+/-150MVAr MSC-2 Branch for STATCOM Station-1 at Fatehgarh-2 (Bay-RB10-RB52 Bay)	PGCIL	Daily	30-Jan-25	17:00	31-Jan-25	23:59	For AMP works		Approved	May be given from 17:00Hrs
10	+/-150MVAr MSR Branch for STATCOM Station-2 at Fatehgarh-2 (Bay-RB11-RB41 Bay)	PGCIL	Daily	7-Jan-25	17:00	8-Jan-25	23:59	For AMP works		Approved	May be given from 17:00Hrs
11	+/-150MVAr MSC-1 Branch for STATCOM Station-2 at Fatehgarh-2 (Bay-RB11-RB51 Bay)	PGCIL	Daily	9-Jan-25	17:00	10-Jan-25	23:59	For AMP works		Approved	May be given from 17:00Hrs
12	+/-150MVAr MSC-2 Branch for STATCOM Station-2 at Fatehgarh-2 (Bay-RB11-RB52 Bay)	PGCIL	Daily	11-Jan-25	17:00	12-Jan-25	23:59	For AMP works		Approved	May be given from 17:00Hrs
13	STATCOM at Bikaner-2 SS	PGCIL	Daily	14-Jan-25	17:00	20-Jan-25	23:00	For Rectification of AVR issues and RTV coating		Approved	May be given from 17:00Hrs
14	765KV/400KV SIKAR-II-ICT-2	PSTL	DAILY	16.12.2024	15:00	16.12.2024	23:59	For ICT HV & IV Bays CB CSD fine tuning	Switching of ICT from both side on no load is required for tuning of main & tie bay CSD	Approved	May be allowed
15	765KV/400KV SIKAR-II-ICT-1	PSTL	DAILY	17.12.2024	15:00	17.12.2024	23:59	For ICT HV & IV Bays CB CSD fine tuning	Switching of ICT from both side on no load is required for tuning of main & tie bay CSD	Approved	May be allowed
765/400KV/220 BAY											
1	431_Tie Bay Pole-3 at Kurukshetra	PGCIL	C	20.01.2025	08:00	25.01.2025	18:00	FOR CB INSPECTION AND RECTIFICATION WORKS		Approved	
2	433_Tie Bay Pole-4 at Kurukshetra	PGCIL	C	26-Jan-25	08:00	31-Jan-25	18:00	FOR CB INSPECTION AND RECTIFICATION WORKS		Approved	

Additional Outage Proposal of NR-3 -OCC-226(JAN-25)

SL	OCC Number	Name of Requesting Agency	Element Name	Daily/Continuous	Reason	From Date	From Time	To Date	To Time	Remarks	Shutdown Status	OCC Remarks
1	OCC_226	POWERGRID_NR-3	800KV HVDC AGRA-BISWANATHCHHARIALI POLE-2	Continuous	Shutdown is required for attending fine water leakage in valve hall from 16.01.2025 to 17.01.2025 on continuous basis.	16/Jan/2025	9:00	17/Jan/2025	18:00		Approved	
2	OCC_226	POWERGRID_NR-3	800KV HVDC AGRA-BISWANATHCHHARIALI POLE-1	Daily	for cleaning of 800 KV wall bushings of HVDC Pol-1 & Pole-3. HVDC line-1 shall be out of service from 08:00 hrs to 18:00 hrs of 01.01.2025 as simultaneous shutdown of Pole1 and Pole3 is required for cleaning of 800KV wall bushing.	01/Jan/2025	9:00	01/Jan/2025	18:00		Approved	
3	OCC_226	POWERGRID_NR-3	800KV HVDC AGRA-ALIPURDUAR POLE-3	Daily	for cleaning of 800 KV wall bushings of HVDC Pol-1 & Pole-3. HVDC line-1 shall be out of service from 08:00 hrs to 18:00 hrs of 01.01.2025 as simultaneous shutdown of Pole1 and Pole3 is required for cleaning of 800KV wall bushing.	01/Jan/2025	9:00	01/Jan/2025	18:00		Approved	300MW curtailment in NR import
4	OCC_226	POWERGRID_NR-3	400KV SINGRAULI(NTPC)-VINDHYACHAL(HVDC)-1	Daily	CT OIL SAMPLING AT SINGRAULI END	09/Jan/2025	9:00	09/Jan/2025	11:00		Approved	May be given subject to real time grid conditions/One circuit shutdown from both end/ Singrauli consent
5	OCC_226	POWERGRID_NR-3	422 MAIN BAY OF SINGRAULI-FATEHPUR AT SINGRAULI	Continuous	CB DRIVE MECHANISM OVERHAULING	13/Jan/2025	9:00	15/Jan/2025	18:00		Approved	Element must be connected with other bay
6	OCC_226	POWERGRID_NR-3	400kV Mainpuri(PG)-Ballbagarh(PG)-1	Continuous	For line bay equipment shifting, Erection of new gantry tower& beam, de-stringing and re-stringing of conductor from gantry to dead end tower under SS-103 package for installation of line reactor at Mainpuri end.	18/Dec/2024	9:00	28/Dec/2024	18:00		Approved	May be given subject to real time grid conditions/One circuit shutdown from both end
7	OCC_226	POWERGRID_NR-3	220kV Jhusi(UP)- Jaunpur(UP)-1	Continuous	Diversion of lines due to infringement with under construction Prayagraj inner ring road being executed by NHAL.	05/Jan/2025	9:00	07/Jan/2025	18:00		Approved	Subject to UP consent
NRPC Consent requested by ER-1 Region												
1	OCC_221	POWERGRID_ER1	400KV-BIHARSARIFF(PG)-SAHUPURI-1	D	PORCELAIN TO POLYMER INSULATOR REPLACEMENT WORK	23-Dec-24	7:00	24-Dec-24	16:30		Approved	
2	OCC_221	POWERGRID_ER1	A/R OF 400KV-BIHARSARIFF(PG)-SAHUPURI-2	D	To facilitate Shutdown of Parallel Circuit	23-Dec-24	7:00	24-Dec-24	16:30		Approved	
3	OCC_221	POWERGRID_ER1	400KV-BIHARSARIFF(PG)-SAHUPURI-2	D	PORCELAIN TO POLYMER INSULATOR REPLACEMENT WORK	25-Dec-24	7:00	26-Dec-24	16:30		Approved	
4	OCC_221	POWERGRID_ER1	A/R OF 400KV-BIHARSARIFF(PG)-SAHUPURI-1	D	To facilitate Shutdown of Parallel Circuit	25-Dec-24	7:00	26-Dec-24	16:30		Approved	
NRPC Consent requested by WR2 Region												
1	OCC_586	POWERGRID_WR2	765KV-SATNA-VINDHYACHAL(PS)-1	C	Line Reactor CB Healthiness check by OEM at Vindhyachal(PS). Dia to kept open at both ends	27-Jan-25	7:00	30-Jan-25	18:00		Approved	ATC/TTC of 750MW to be curtailed in NR Import.
2	OCC_586	POWERGRID_WR2	765KV-SASAN-VINDHYACHAL(PS)-2	D	Line Terminal Equipment AMP at Vindhyachal(PS), Dia to kept open at both ends	15-Jan-25	9:00	15-Jan-25	18:00			NRPC Consent not required
3	OCC_586	POWERGRID_WR2	765KV-SASAN-VINDHYACHAL(PS)-1	D	Line Terminal Equipment AMP at Vindhyachal(PS), Dia to kept open at both ends	13-Jan-25	9:00	13-Jan-25	18:00			NRPC Consent not required
4	OCC_586	POWERGRID_WR2	765KV-SATNA-VINDHYACHAL(PS)-2	D	Spare Rotation Work at Vindhyachal(PS). Satna 2 Yph out since 18.11.2024, Dia to kept open at both ends	16-Jan-25	9:00	16-Jan-25	18:00		Approved	ATC/TTC of 750MW to be curtailed in NR Import.
5	OCC_586	POWERGRID_WR2	765KV-SATNA-VINDHYACHAL(PS)-2	D	Simultaneous outage of 765KV-SATNA-VINDHYACHAL(PS)-2 and 765KV-SASAN-SATNA-2 is required for Conductor repair work at location between 73 - 74. A/R off of Ckt 1 and Dia to be Kept open at both ends.	19-Jan-25	7:00	19-Jan-25	19:00		Approved	ATC/TTC of 750MW to be curtailed in NR Import.
6	OCC_586	POWERGRID_WR2	765KV-SATNA-VINDHYACHAL(PS)-1	D	A/R in non auto required to attend S/D NATURE DEFECTS in 765KV-SATNA-VINDHYACHAL(PS)-2	19-Jan-25	7:00	19-Jan-25	19:00			NRPC Consent not required
7	OCC_586	POWERGRID_WR2	765KV-SASAN-SATNA-2	D	At Loc 83-84, this line undercross 765KV-SATNA-VINDHYACHAL(PS)-2 line at loc 73-74. Hence simultaneous Outage of both line required. Dia to be Kept open at both ends.	19-Jan-25	7:00	19-Jan-25	19:00			NRPC Consent not required
8	OCC_586	POWERGRID_WR2	765KV-SATNA-BINA-1	D	for Pre Winter Preparedness and Insulator cleaning work by Bina TLM,scheme rectification work, Dia to kept open at both ends	6-Jan-25	9:00	6-Jan-25	18:00		Approved	ATC/TTC of 750MW to be curtailed in NR Import.
9	OCC_586	POWERGRID_WR2	765KV-SATNA-BINA-1	D	For taking Spare LR unit in service in place of Y-ph LR unit Bus-1 side, Dia to kept open at both ends	6-Jan-25	9:00	6-Jan-25	18:00		Approved	ATC/TTC of 750MW to be curtailed in NR Import.

10	OCC_586	POWERGRID_WR2	765KV-SATNA-BINA-2	D	for Pre Winter Preparedness and Insulator cleaning work by Bina TLM,scheme rectification work, Dia to kept open at both ends	7-Jan-25	9:00	7-Jan-25	18:00	Approved	ATC/TTC of 750MW to be curtailed in NR Import.
11	OCC_586	POWERGRID_WR2	765KV-BINA-JABALPUR-1	D	Pre Winter Preparedness ATTENDING S/D NATURE DEFECTS IN LINE, For Line terminal equipment AMP ,for Scheme Rectification work and for signal testing work after SCADA Upgradation, Dia to kept open at both ends	13-Jan-25	9:00	13-Jan-25	18:00		NRPC Consent not required
12	OCC_586	POWERGRID_WR2	765KV-BINA-JABALPUR-2	D	A/R Non Auto mode For attending shutdown defects in 765KV-BINA-JABALPUR-1	13-Jan-25	9:00	13-Jan-25	18:00		NRPC Consent not required
13	OCC_586	POWERGRID_WR2	765KV-BINA-JABALPUR-2	D	Pre Winter Preparedness ATTENDING S/D NATURE DEFECTS IN LINE, For Line terminal equipment AMP ,for Scheme Rectification work and for signal testing work after SCADA Upgradation, Dia to kept open at both ends	15-Jan-25	9:00	15-Jan-25	18:00		NRPC Consent not required
14	OCC_586	POWERGRID_WR2	765KV-BINA-JABALPUR-1	D	A/R Non Auto mode For attending shutdown defects in 765KV-BINA-JABALPUR-2	15-Jan-25	9:00	15-Jan-25	18:00		NRPC Consent not required
15	OCC_586	POWERGRID_WR2	765KV-SATNA-BINA-1	D	For taking Y-ph LR unit in service in place of spare reactor unit Bus-1 side, Dia to kept open at both ends	17-Jan-25	9:00	17-Jan-25	14:00	Approved	ATC/TTC of 750MW to be curtailed in NR Import.
16	OCC_586	POWERGRID_WR2	765KV-SATNA-BINA-1	D	A/R Non Auto mode for attending Earthwire defects	17-Jan-25	9:00	18-Jan-25	18:00	Approved	NRPC Consent not required
17	OCC_586	POWERGRID_WR2	765KV-SATNA-BINA-2	D	A/R Non Auto mode for attending Earthwire defects	21-Jan-25	9:00	21-Jan-25	18:00		NRPC Consent not required
18	OCC_586	POWERGRID_WR2	765KV-SATNA-VINDHYACHAL(PS)-1	D	For rectification of shutdown nature defects . Dia to be kept open at both ends	4-Jan-25	8:00	4-Jan-25	18:00	Approved	ATC/TTC of 750MW to be curtailed in NR Import.
19	OCC_586	POWERGRID_WR2	765KV-SATNA-VINDHYACHAL(PS)-1	D	Simultaneous outage of 400KV-VINDHYACHAL-REWA-1 and 765KV-SATNA-VINDHYACHAL(PS)-1 is required for For Formation of Dual Dimond Crossing, for rectification of Clearance issue (TN-635-TN 637)	21-Jan-25	7:00	21-Jan-25	18:00	Approved	ATC/TTC of 750MW to be curtailed in NR Import.
20	OCC_586	POWERGRID_WR2	765KV-SATNA-VINDHYACHAL(PS)-2	D	Simultaneous outage of 400KV-VINDHYACHAL-REWA-1 and 765KV-SATNA-VINDHYACHAL(PS)-2 is required for For Formation of Dual Dimond Crossing, for rectification of Clearance issue (TN-635-TN 637)	22-Jan-25	7:00	22-Jan-25	18:00	Approved	ATC/TTC of 750MW to be curtailed in NR Import.
21	OCC_586	POWERGRID_WR2	765KV-INDORE-VADODARA-1	D	WTI Replacement of Y ph LR, SAS Upgradation Testing & Shutdown nature line defect attending work	3-Jan-25	9:00	3-Jan-25	18:00	Approved	ATC/TTC of 600MW to be curtailed in NR Export.
22	OCC_586	POWERGRID_WR2	765KV-VINDHYACHAL(PS)-JABALPUR-2	D	AMP of Line Reactor & Spare rotation work , dia to be kept open both side	7-Jan-25	9:00	7-Jan-25	18:00		NRPC Consent not required
23	OCC_586	POWERGRID_WR2	765KV-VINDHYACHAL(PS)-JABALPUR-2 L/R@ JABALPUR - 765KV	D	AMP of Line Reactor & Spare rotation work , dia to be kept open both side	7-Jan-25	9:00	7-Jan-25	18:00		NRPC Consent not required
24	OCC_586	POWERGRID_WR2	765KV-BINA-JABALPUR-2	D	TERMINAL EQUIPMENT MAINTENANCE work and attending S/D nature defect in line & For Taking Spare Phase in service and R ph to be taken Out (Spare phase Out since 30.12.2023)	13-Jan-25	9:00	13-Jan-25	18:00		NRPC Consent not required
25	OCC_586	POWERGRID_WR2	765KV-BINA-JABALPUR-1	D	A/R in non auto required to attend S/D NATURE DEFECTS in 765KV-BINA-JABALPUR-2	13-Jan-25	9:00	13-Jan-25	18:00		NRPC Consent not required
26	OCC_586	POWERGRID_WR2	765KV-BINA-JABALPUR-2	D	For Normalization of spare Reactor , Dia to be kept Open Both side	29-Jan-25	9:00	29-Jan-25	13:30		NRPC Consent not required
27	OCC_586	POWERGRID_WR2	765KV-VINDHYACHAL(PS)-JABALPUR-2	D	For Normalization of spare Reactor , Dia to be kept Open Both side	30-Jan-25	9:00	30-Jan-25	13:30		NRPC Consent not required
28	OCC_586	POWERGRID_WR2	765KV-VINDHYACHAL(PS)-JABALPUR-2 L/R@ JABALPUR - 765KV	D	For Normalization of spare Reactor , Dia to be kept Open Both side	30-Jan-25	9:00	30-Jan-25	13:30		NRPC Consent not required
29	OCC_586	POWERGRID_WR2	765KV-BINA-INDORE-1	D	LINE maintenance AMP WORKS, Dia to be kept open at both ends.	11-Jan-25	9:30	11-Jan-25	18:00		NRPC Consent not required
30	OCC_586	POWERGRID_WR2	765KV-BINA-INDORE-1 L/R@ INDORE - 765KV	D	LINE REACTOR AMP WORKS	11-Jan-25	9:30	11-Jan-25	18:00		NRPC Consent not required
31	OCC_586	POWERGRID_WR2	765KV-INDORE-VADODARA-1	D	LINE maintenance AMP WORKS, Dia to be kept open at both ends.	12-Jan-25	9:30	12-Jan-25	18:00	Approved	ATC/TTC of 600MW to be curtailed in NR Export.
32	OCC_586	POWERGRID_WR2	765KV-INDORE-VADODARA-1 L/R@ INDORE - 765KV	D	LINE REACTOR AMP WORKS	12-Jan-25	9:30	12-Jan-25	18:00	Conditionally Approved	Along with line outage.
33	OCC_586	POWERGRID_WR2	765KV-INDORE-VADODARA-1	C	CB CHECKING AND AMP WORK , Dia to be kept open at both ends.	13-Jan-25	9:00	15-Jan-25	18:00	Approved	ATC/TTC of 600MW to be curtailed in NR Export.

34	OCC_586	POWERGRID_ WR2	765KV-INDORE-VADODARA-1 L/R@ INDORE - 765KV	C	CB CHECKING AND AMP WORK	13-Jan-25	9:00	15-Jan-25	18:00	Conditionally Approved	Along with line outage.
----	---------	-------------------	--	---	--------------------------	-----------	------	-----------	-------	---------------------------	-------------------------

SL	Element Name	Daily/Continuous	Reason	From Date	From Time	To Date	To Time	Remarks	Shutdown Status	OCC Remarks
1	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1	D	For attending major Sag Mismatch issue in between location no 293-301	27-01-2025	15:00:00	30-01-2025	23:00:00		Approved	Shutdown may be allowed on daily basis from 15:00Hrs
2	220 KV BAGHPAT(PG)-MODIPURAM_2 (UP) (UP) CKT-1	C	Rectification of P.D defect in 220kV Main Bus-1	15-Jan-25	9:00:00	18-01-2025	20:00:00	Along with 220kV Main Bus-1	Approved	May be allowed subject to UP consent as there will be no alternate supply to Baghpat(UP)/UP requested for alternate supply at Baghpat(UP) from powergrid in last OCC
3	220 KV BAGHPAT(PG)-BAGHPAT(UP) (UP) CKT-1	C	Rectification of P.D defect in 220kV Main Bus-1	15-Jan-25	9:00:00	18-Jan-25	20:00:00	Along with 220kV Main Bus-1	Approved	May be allowed subject to UP consent as there will be no alternate supply to Baghpat(UP)/UP requested for alternate supply at Baghpat(UP) from powergrid in last OCC
4	220 KV BAGHPAT(PG)-BAGHPAT(UP) (UP) CKT-2	C	Rectification of P.D defect in 220kV Main Bus-1	15-Jan-25	9:00:00	18-Jan-25	20:00:00	Along with 220kV Main Bus-1	Approved	May be allowed subject to UP consent as there will be no alternate supply to Baghpat(UP)/UP requested for alternate supply at Baghpat(UP) from powergrid in last OCC
5	400 KV BAWANA CCGTB(DTL)-BHIWANI(PG) (PG)	C	Replacement of Damaged conductor at Bawana (DTL) Gantry to Tower No. 1 & 207 - 208 (Spans)	16-Jan-25	8:00:00	17-Jan-25	18:00:00		Approved	Subject to Delhi consent/ Generation at Bawana may be managed by Delhi/interconnection at Bawana must be in service
6	400 KV BAWANA CCGTB(DTL)-BAHADURGARH(PG) (PG) CKT-1	C	Replacement of Damaged conductor at Bawana (DTL) Gantry to Tower No. 1	16-Jan-25	8:00:00	17-Jan-25	18:00:00		Approved	Subject to Delhi consent/ Generation at Bawana may be managed by Delhi/interconnection at Bawana must be in service
7	400 KV BABA(RS)-BHIWANI(PG) (NRSS36) CKT-1	D	Stringing of 765 kV D/C Khetri-Narela TL	15-Jan-25	15:00:00	18-Jan-25	23:00:00	37-38	Approved	May be given from 15:00Hrs/Subject to real time grid condition/Rajasthan consent
8	400 KV BABA(RS)-BHIWANI(PG) (NRSS36) CKT-2	D	Stringing of 765 kV D/C Khetri-Narela TL	15-Jan-25	15:00:00	18-Jan-25	23:00:00	37-38	Approved	May be given from 15:00Hrs/Subject to real time grid condition/Rajasthan consent
9	400 KV AGRA-BHIWADI (PG) CKT-2	C	Shifting of Line equipment before commissioning of Line Reactor	06-01-2025	8:00:00	13-Jan-25	18:00:00		Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
10	400 KV FATEHABAD-HISSAR (PG) CKT-1	C	FOR RETROFITMENT OF ISOLATOR IN LINE BAY ,MAIN BAY & TIE BAY AT POWERGRID HISAR SS END IN ADD CAP 19-24 BLOCK	5-Jan-25	9:00:00	11-01-2025	18:00:00		Approved	Subject to real time grid condition/ max two lines shutdown at a time may be allowed at Hissar(PG)/Fatehabad-Biwani BBMB line Bypassed at Hissar
11	400 KV MOGA-BHIWANI (PG)	C	FOR RETROFITMENT OF ISOLATOR IN LINE BAY ,MAIN BAY & TIE BAY AT POWERGRID HISAR SS END IN ADD CAP 19-24 BLOCK	2-Jan-25	9:00:00	04-01-2025	18:00:00		Approved	Subject to real time grid condition/ max two lines shutdown at a time may be allowed at Hissar(PG)/Bypassed at Hissar
12	400 KV BHIWANI(BB)-HISSAR(PG) (PG) CKT-1	C	FOR RETROFITMENT OF ISOLATOR IN LINE BAY ,MAIN BAY & TIE BAY AT POWERGRID HISAR SS END IN ADD CAP 19-24 BLOCK	13-Jan-25	9:00:00	18-01-2025	18:00:00		Approved	Subject to real time grid condition/ max two lines shutdown at a time may be allowed at Hissar(PG)/BBMB consent
13	400 KV BHIWANI(BB)-HISSAR(PG) (PG) CKT-1	C	FOR RETROFITMENT OF ISOLATOR IN LINE BAY ,MAIN BAY & TIE BAY AT BBMB BHIWANI END IN ADD CAP 19-24 BLOCK	20-Jan-25	9:00:00	25-01-2025	18:00:00		Rejected	Duplicate entry
14	400 KV BHIWANI(PG)-BHIWANI(BB) (PG)	C	FOR RETROFITMENT OF ISOLATOR IN LINE BAY ,MAIN BAY & TIE BAY AT BBMB BHIWANI END IN ADD CAP 19-24 BLOCK	27-Jan-25	9:00:00	01-02-2025	18:00:00		Approved	Subject to real time grid condition/ one line shutdown at a time may be allowed from both end/BBMB consent
15	400 KV ABDULLAPUR-KURUKSHETRA (PG) CKT-2	C	FOR GIS TIE CB RECTIFICATION WORKS	14-Jan-25	8:00:00	15-01-2025	18:00:00		Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/Delhi consent
16	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1	C	FOR 41389L ISOLATOR RETROFITTING under ADD CAP	15-Jan-25	9:00:00	16-01-2025	18:00:00		Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/Delhi consent
17	400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1	C	FOR 41189L ISOLATOR RETROFITTING under ADD CAP	17-Jan-25	9:00:00	18-01-2025	18:00:00		Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/Delhi consent
18	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1	C	FOR 41389A ISOLATOR RETROFITTING WORK under ADD CAP	24-Jan-25	9:00:00	25-01-2025	18:00:00		Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/Delhi & Haryana consent
19	400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1	C	FOR 41189A ISOLATOR RETROFITTING WORK under ADD CAP	28-Jan-25	9:00:00	29-01-2025	18:00:00		Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/Delhi consent

20	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1	C	FOR 41489A ISOLATOR RETROFITTING WORK under ADD CAP	16-Jan-25	9:00:00	17-01-2025	18:00:00		Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/Delhi & Haryana consent
21	400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1	C	FOR 41289A ISOLATOR RETROFITTING WORK under ADD CAP	21-Jan-25	9:00:00	22-01-2025	18:00:00		Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/Delhi consent
22	220 KV HISSAR(PG)-FATEHABAD(HV) (HVPNL) CKT-1	C	FOR 220KV BUS BAR RETROFITMENT AT 400/220KV HISAR S/S IN ADD CAP 19-24 BLOCK	1-Jan-25	9:00:00	01-01-2025	18:00:00		Approved	Subject to Haryana consent
23	220 KV HISSAR(PG)-FATEHABAD(HV) (HVPNL) CKT-2	C	FOR 220KV BUS BAR RETROFITMENT AT 400/220KV HISAR S/S IN ADD CAP 19-24 BLOCK	3-Jan-25	9:00:00	03-01-2025	18:00:00		Approved	Subject to Haryana consent
24	220 KV HISSAR(PG)-HISSAR IA(HV) (PG) CKT-1	C	FOR 220KV BUS BAR RETROFITMENT AT 400/220KV HISAR S/S IN ADD CAP 19-24 BLOCK	6-Jan-25	9:00:00	06-01-2025	18:00:00		Approved	Subject to Haryana consent
25	220 KV HISSAR(PG)-HISSAR IA(HV) (PG) CKT-2	C	FOR 220KV BUS BAR RETROFITMENT AT 400/220KV HISAR S/S IN ADD CAP 19-24 BLOCK	8-Jan-25	9:00:00	08-01-2025	18:00:00		Approved	Subject to Haryana consent
26	220 KV HISSAR(PG)-SAGWAN(HV) (HVPNL) CKT-1	C	FOR 220KV BUS BAR RETROFITMENT AT 400/220KV HISAR S/S IN ADD CAP 19-24 BLOCK	11-Jan-25	9:00:00	11-01-2025	18:00:00		Approved	Subject to Haryana consent
27	220 KV HISSAR(PG)-SAGWAN(HV) (HVPNL) CKT-2	C	FOR 220KV BUS BAR RETROFITMENT AT 400/220KV HISAR S/S IN ADD CAP 19-24 BLOCK	13-Jan-25	9:00:00	13-01-2025	18:00:00		Approved	Subject to Haryana consent
28	400 KV AGRA-SIKAR (PG) CKT-1	D	GENERAL MAINTENANCE WORK & Insulator Cleaning work by Sikar & For S/D nature defect rectification by Neemrana	10-Jan-25	8:00:00	10-01-2025	18:00:00		Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
29	400 KV AGRA-SIKAR (PG) CKT-2	D	GENERAL MAINTENANCE WORK & Insulator Cleaning work by Sikar & For S/D nature defect rectification by Neemrana	11-Jan-25	8:00:00	11-01-2025	18:00:00		Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
30	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1	D	Polymer insulator replacement work	10-Jan-25	16:00:00	20-01-2025	23:00:00	Non auto for 400 kV RAPP-Chittorgarh, MOST URGENT	Approved	may be given from 16:00Hrs/NPCIL consent
31	400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1	D	Polymer insulator replacement work by Kota & for attending shut down defects by Chittorgarh	1-Jan-25	16:00:00	10-01-2025	23:00:00	Non auto for 400 kV RAPP-Kankroli, MOST URGENT	Approved	may be given from 16:00Hrs/NPCIL consent
32	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1	D	Additional glass disc insertion: LOA given by Kota & AMP OF LINE EQUIPMENTS by Jaipur(S)	23-Jan-25	8:00:00	24-01-2025	18:00:00	Non auto for 400 kV RAPP-Kota, subject to weather permitting and consent from RAPP	Approved	Subject to NPCIL consent
33	400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-2	D	Additional glass disc insertion: LOA given	21-Jan-25	8:00:00	22-01-2025	18:00:00	Non auto for 400 kV RAPP-Jaipur South, subject to weather permitting and consent from RAPP	Approved	Subject to NPCIL consent
34	400 KV TEHRI(THDC)-KOTESHWAR(PG) (PG) CKT-1	D	For Testing DEF Protection & For S/D nature defects rectification	2-Jan-25	9:30:00	02-01-2025	18:00:00		Approved	Subject to THDC consent/One circuit shutdown at a time from both end
35	400 KV TEHRI(THDC)-KOTESHWAR(PG) (PG) CKT-2	D	For Testing DEF Protection & For S/D nature defects rectification	3-Jan-25	9:30:00	03-01-2025	18:00:00		Approved	Subject to THDC consent/One circuit shutdown at a time from both end
36	400 KV KOTESWAR(TH)-KOTESHWAR(PG) (PG) CKT-1	D	For installation and testing of differential relay.	6-Jan-25	9:30:00	07-01-2025	18:00:00		Approved	Subject to THDC consent/One circuit shutdown at a time from both end
37	400 KV KOTESWAR(TH)-KOTESHWAR(PG) (PG) CKT-2	D	For installation and testing of differential relay.	08-01-2025	9:30:00	09-01-2025	18:00:00		Approved	Subject to THDC consent/One circuit shutdown at a time from both end
38	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1	D	For attending S/D nature defects by kankroli & Chittorgarh group & AMP of	17-01-2025	16:00:00	17-01-2025	23:00:00	Non Auto of 400 KV CHITTOR-KANKROLI(PG)	Approved	may be given from 16:00Hrs/NPCIL consent
39	400 KV CHITTORGARH(RS)-KANKROLI(PG) (PG) CKT-1	D	For attending S/D nature defects & AMP of line bay equipments and COE p	18-01-2025	16:00:00	18-01-2025	23:00:00	Non Auto of 400 KV RAPP-Kankroli CKT	Approved	may be given from 16:00Hrs/Rajasthan consent
40	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1	D	For attending S/D nature defects & AMP of line bay equipments at bhilwara	23-01-2025	8:00:00	23-01-2025	18:00:00	Non Auto of 220 KV Anta-Bhilwara CK2	Approved	Subject to NTPC & Rajasthan consent
41	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2	D	For attending S/D nature defects & AMP of line bay equipments at bhilwara	24-01-2025	8:00:00	24-01-2025	18:00:00	Non Auto of 220 KV Anta-Bhilwara CK1	Approved	Subject to NTPC & Rajasthan consent
42	400 KV JHATIKARA-DWARKA (PG)	D	For S/D nature defect rectification	13-01-2025	16:00:00	13-Jan-25	23:00:00		Approved	may be given from 16:00Hrs/Delhi consent
43	400 KV JHATIKARA(PG)-MUNDKA(DV) (DTL) CKT-1	D	For S/D nature defect rectification & Isolator retrofitting works	07-01-2025	16:00:00	7-Jan-25	23:00:00		Approved	may be given from 16:00Hrs/Delhi consent
44	400 KV JHATIKARA(PG)-MUNDKA(DV) (PG) CKT-2	D	For S/D nature defect rectification & Isolator retrofitting works	08-01-2025	16:00:00	8-Jan-25	23:00:00		Approved	may be given from 16:00Hrs/Delhi consent
45	400 KV BAMNOLI(DV)-DWARKA (PG) (PG)	D	For S/D nature defect rectification	16-01-2025	16:00:00	16-Jan-25	23:00:00		Approved	may be given from 16:00Hrs/Delhi consent
46	400 KV AGRA-JAIPUR SOUTH (PG) CKT-1	D	AMP OF LINE EQUIPMENTS	18-01-2025	9:00:00	18-Jan-25	18:00:00		Approved	May be allowed
47	400 KV AGRA-JAIPUR SOUTH (PG) CKT-2	D	AMP OF LINE EQUIPMENTS	21-01-2025	9:00:00	22-Jan-25	18:00:00		Approved	May be allowed
48	220 KV JAIPUR SOUTH(PG)-GONER(RS) (RS) CKT-1	D	TBC Bay Cheking & Isolator Alingmnet work	17-01-2025	9:00:00	18-01-2025	18:00:00		Approved	Subject to Rajasthan consent
49	220 KV JAIPUR SOUTH(PG)-CHAKSI(RS) (RS) CKT-1	D	TBC Bay Cheking & Isolator Alingmnet work	19-01-2025	9:00:00	20-01-2025	18:00:00		Approved	Subject to Rajasthan consent
50	220 KV JAIPUR SOUTH(PG)-VATIKA(RS) (RS) CKT-1	D	TBC Bay Cheking & Isolator Alingmnet work	21-01-2025	9:00:00	22-01-2025	18:00:00		Approved	Subject to Rajasthan consent
51	220 KV JAIPUR SOUTH(PG)-VATIKA(RS) (RS) CKT-2	D	TBC Bay Cheking & Isolator Alingmnet work	23-01-2025	9:00:00	24-01-2025	18:00:00		Approved	Subject to Rajasthan consent
52	220 KV JAIPUR SOUTH(PG)-SEZJAIPUR(RS) (RS) CKT-1	D	TBC Bay Cheking & Isolator Alingmnet work	25-01-2025	9:00:00	26-01-2025	18:00:00		Approved	Subject to Rajasthan consent
53	220 KV DUNI(RS)-JAIPUR SOUTH(PG) (RS) CKT-1	D	TBC Bay Cheking & Isolator Alingmnet work	27-01-2025	9:00:00	28-01-2025	18:00:00		Approved	Subject to Rajasthan consent
54	400 KV ROORKEE(PG)-MUZAFFARNAGAR(UP) (PTCUL) CKT-1	D	Relay Retrofit Work	1/1/2025	9:00:00	01-01-2025	18:00:00		Approved	Subject to Rajasthan consent
55	400 KV ROORKEE(PG)-RISHIKESH(UK) (PG) CKT-1	D	Relay Retrofit Work	1/2/2025	9:00:00	02-01-2025	18:00:00		Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
56	220 KV ROORKEE(PG)-RAMNAGAR(UK) (PTCUL) CKT-1	D	Relay Retrofit Work	1/3/2025	9:00:00	03-01-2025	18:00:00		Approved	Subject to UK consent
57	400 KV ROORKEE(PG)-KASHIPUR(UK) (PG) CKT-1	D	AMP OF LINE EQUIPMENTS	06-01-2025	9:00:00	06-01-2025	18:00:00		Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
58	400 KV MAINPURI-BALLABHGARH (PG) CKT-1	D	Taking line Reactor in service	01-01-2025	9:00	01-01-2025	18:00:00		Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
59	400 KV MAINPURI-BALLABHGARH (PG) CKT-2	D	Taking line Reactor in service	02-01-2025	9:00:00	02-01-2025	18:00:00		Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
60	400 KV AGRA-BALLABHGARH (PG) CKT-1	D	SCHEME CHECKING WORK	20-01-2025	9:00:00	20-01-2025	18:00:00		Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
61	400 KV GURGAON(PG)-SOHNA ROAD (GPTL) (GPTL) CKT-1	D	SCHEME CHECKING WORK+ RELAY TESTING	22-01-2025	9:00:00	22-01-2025	18:00:00		Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time

62	400 KV GURGAON(PG)-SOHNA ROAD (GPTL) (GPTL) CKT-2	D	SCHEME CHECKING WORK+ RELAY TESTING	23-01-2025	9:00:00	23-01-2025	18:00:00		Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
63	400 KV BALLABHGARH-GURGAON (PG) CKT-1	D	SCHEME CHECKING WORK+ RELAY TESTING by Ballabgarh & Gur	21-01-2025	9:00:00	21-01-2025	18:00:00		Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
64	400 KV MEERUT-MANDOLA (PG) CKT-3	D	Replacement Polluted insulator at Loc 137 and attending various shutdown nature defects	02-01-2025	8:00:00	02-01-2025	18:00:00		Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
65	400 KV NEEMRANA-MANESAR (PG) CKT-1	D	For S/D nature defect rectification by Neemrana & SCHEME CHECKING by Manesar	21-01-2025	9:00:00	21-01-2025	18:00:00	Non auto mode of 400kV Neemrana Manesar ckt-2/ LINE AS WELL AS BAY WOULD BE OUT OF SERVICE	Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
66	400 KV NEEMRANA-MANESAR (PG) CKT-2	D	For S/D nature defect rectification by Neemrana & SCHEME CHECKING by Manesar	22-01-2025	9:00:00	22-01-2025	18:00:00	Non auto mode of 400kV Neemrana Manesar ckt-1/ LINE AS WELL AS BAY WOULD BE OUT OF SERVICE	Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
67	400 KV NEEMRANA(PG)-BABA(RS) (NRSS36) CKT-1	D	For S/D nature defect rectification	23-01-2025	9:00:00	23-01-2025	18:00:00	Non auto mode of 400kV Neemrana Sikar ckt-2	Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
68	400 KV AGRA-SIKAR (PG) CKT-1	D	Non Auto mode for non shutdown nature defect rectification.	06-01-2025	9:00:00	11-01-2025	18:00:00	Non Auto mode for non shutdown nature defect rectification.	Approved	May be given
69	400 KV AGRA-SIKAR (PG) CKT-2	D	Non Auto mode for non shutdown nature defect rectification.	06-01-2025	9:00:00	11-01-2025	18:00:00	Non Auto mode for non shutdown nature defect rectification.	Approved	May be given
70	400 KV JAIPUR SOUTH-BASSI (PG) CKT-1	D	For S/D nature defect rectification by Jaipur(S) & AMP & CoE compliances by Bassi	03-01-2025	9:00:00	03-01-2025	18:00:00	Defect rectification	Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
71	400 KV JAIPUR SOUTH-BASSI (PG) CKT-2	D	For S/D nature defect rectification by Jaipur(S) & AMP & CoE compliances by Bassi	04-01-2025	9:00:00	04-01-2025	18:00:00	Defect rectification	Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
72	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTS) CKT-1	D	For scheme checking work & Line AMP work	19-01-2025	16:00:00	19-01-2025	23:00:00		Approved	May be given from 16:00Hrs
73	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTS) CKT-2	D	For scheme checking work & Line AMP work	20-01-2025	16:00:00	20-01-2025	23:00:00		Approved	May be given from 16:00Hrs
74	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-1	D	For scheme checking work & Line AMP work	21-01-2025	16:00:00	21-01-2025	23:00:00		Approved	May be given from 16:00Hrs
75	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-2	D	For scheme checking work & Line AMP work	22-01-2025	16:00:00	22-01-2025	23:00:00		Approved	May be given from 16:00Hrs
76	220 KV PALLA(HV)-FARIDABAD SEC-78 (HV) (HVPNL) CKT-1	D	For S/D nature defect rectification	09-01-2025	8:00:00	09-01-2025	18:00:00	Non auto of 220kV FGPP(NTPC)-Palla(HVPNL) ckt 2 required during Shutdown period.	Approved	Subject to Haryana consent
77	400 KV KANPUR-BALLABHGARH (PG) CKT-1	D	For S/D nature defects rectification	11-01-2025	8:00:00	11-01-2025	18:00:00		Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
78	400 KV KANPUR-BALLABHGARH (PG) CKT-2	D	For S/D nature defects rectification	06-01-2025	8:00:00	06-01-2025	18:00:00	Non auto of 400kv Kanpur-Ballabgarh ckt #3 is required during Shutdown period.	Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
79	400 KV KANPUR-BALLABHGARH (PG) CKT-3	D	For S/D nature defects rectification	07-01-2025	8:00:00	07-01-2025	18:00:00	Non auto of 400kv Kanpur-Ballabgarh ckt #2 is required during Shutdown period.	Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
80	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1	D	for attending shut down defects	04-01-2025	8:00:00	04-01-2025	18:00:00		Approved	Subject to NPCIL & Rajasthan consent
81	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1	D	For inserting glass insulator disc and bird guard fixed by Chittorgarh & Defects' rectification observed during cross patrolling by Kota	06-01-2025	8:00:00	08-01-2025	18:00:00	CKT 2 NON AUTO MODE	Approved	Subject to NPCIL & Rajasthan consent
82	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-2	D	For inserting glass insulator disc and bird guard fixed by Chittorgarh & Defects' rectification observed during cross patrolling by Kota	09-01-2025	8:00:00	11-01-2025	18:00:00	CKT 1 NON AUTO MODE	Approved	Subject to NPCIL & Rajasthan consent
83	400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-1	D	for attending shut down defects	13-01-2025	16:00:00	1/13/2025	23:00:00		Approved	May be given from 16:00Hrs
84	400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-2	D	for attending shut down defects	14-01-2025	16:00:00	14-01-2025	23:00:00		Approved	May be given from 16:00Hrs
85	400 KV BHIWADI-GURGAON (PG) CKT-1	D	SCHEME CHECKING WORK+ RELAY TESTING by Gurgaon & For CO	01-01-2025	8:00:00	01-01-2025	18:00:00		Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
86	400 KV BASSI-BHIWADI (PG) CKT-1	D	For COE compliances in relay by Bhiwadi & AMP & CoE compliances by B	02-01-2025	8:00:00	02-01-2025	18:00:00		Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
87	400 KV AGRA-BHIWADI (PG) CKT-1	D	For COE compliances in relay	03-01-2025	8:00:00	03-01-2025	18:00:00		Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
88	400 KV AGRA-BHIWADI (PG) CKT-2	D	For COE compliances in relay	04-01-2025	8:00:00	04-01-2025	18:00:00		Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
89	400 KV KOTPUTLI-BHIWADI (PG) CKT-1	D	For COE compliances in relay by Bhiwadi & For Relay Testing and CoE Au	14-01-2025	8:00:00	14-01-2025	18:00:00		Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
90	400 KV BHIWADI-HISSAR (PG) CKT-1	D	For COE compliances in relay	15-01-2025	8:00:00	15-01-2025	18:00:00		Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
91	220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-1	D	For COE compliances in relay	16-01-2025	8:00:00	16-01-2025	18:00:00		Approved	Subject to Rajasthan consent
92	220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-2	D	For COE compliances in relay	17-01-2025	8:00:00	17-01-2025	18:00:00		Approved	Subject to Rajasthan consent
93	220 KV BHIWADI(PG)-REWARI(HV) (HVPNL) CKT-1	D	For COE compliances in relay	20-01-2025	8:00:00	20-01-2025	18:00:00		Approved	Subject to Haryana consent
94	220 KV BHIWADI(PG)-REWARI(HV) (HVPNL) CKT-2	D	For COE compliances in relay	21-01-2025	8:00:00	21-01-2025	18:00:00		Approved	Subject to Haryana consent
95	220 KV BHIWADI(PG)-HSIIDC BAWAL(HV) (HVPNL) CKT-1	D	For COE compliances in relay	22-01-2025	8:00:00	22-01-2025	18:00:00		Approved	Subject to Haryana consent
96	220 KV BHIWADI(PG)-MAU(HV) (HVPNL) CKT-1	D	For COE compliances in relay	23-01-2025	8:00:00	23-01-2025	18:00:00		Approved	Subject to Haryana consent
97	220 KV BHIWADI(PG)-KUSHKHERA(RS) (RS) CKT-1	D	For COE compliances in relay	24-01-2025	8:00:00	24-01-2025	18:00:00		Approved	Subject to Rajasthan consent
98	400 KV BALLABHGARH-GURGAON (PG) CKT-1	D	For OPGW replacement works from TN-3 to TN-5	09-01-2025	8:00:00	09-01-2025	18:00:00	Shutdown required for OPGW replacement / shifting from TN-3 to TN-5	Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
99	400 KV KOTPUTLI-BHIWADI (PG) CKT-1	D	For OPGW replacement works from Kotputli Gantry to TN-480 of 400kV Kotputli-Bhiwadi Line	1-Jan-25	8:00:00	31-01-2025	18:00:00	Non-Auto required for OPGW replacement works	Approved	Non auto mode May be allowed
100	400 KV BASSI-KOTPUTLI (PG) CKT-1	D	For OPGW replacement works from Kotputli Gantry to TN-480 of 400kV Kotputli-Bhiwadi Line	1-Jan-25	8:00:00	31-01-2025	18:00:00	Non-Auto required for OPGW replacement works	Approved	Non auto mode May be allowed
101	400 KV JHATIKARA(PG)-MUNDKA(DV) (DTL) CKT-1	D	For OPGW replacement works from Mundka Gantry to TN-117	2-Jan-25	8:00:00	03-01-2025	18:00:00	Non-Auto required for OPGW replacement works	Approved	Non auto mode May be allowed
102	400 KV JHATIKARA(PG)-MUNDKA(DV) (PG) CKT-2	D	For OPGW replacement works from Mundka Gantry to TN-117	2-Jan-25	8:00:00	03-01-2025	18:00:00	Non-Auto required for OPGW replacement works	Approved	Non auto mode May be allowed
103	400 KV AGRA-BALLABHGARH (PG) CKT-1	D	For OPGW rectification/replacement works on high losses spans	1-Jan-25	8:00:00	15-01-2025	18:00:00	Non-Auto required for OPGW rectification works	Approved	Non auto mode May be allowed
104	400 KV BIKANER(RS)-DEEDWANA(MTS) (RS) CKT-1	D	For OPGW installation works - for creation of Repeater of S2-B2, Line-1	1-Jan-25	15:00:00	31-01-2025	23:00:00	Non-Auto required for OPGW installation works	Approved	Non auto mode May be allowed from 15:00Hrs
105	400 KV AJMER(RS)-DEEDWANA(MTS) (RS) CKT-1	D	For OPGW installation works - for creation of Repeater of S2-B2, Line-2	1-Jan-25	15:00:00	31-01-2025	23:00:00	Non-Auto required for OPGW installation works	Approved	Non auto mode May be allowed from 15:00Hrs
106	400 KV BIKANER(RS)-DEEDWANA(MTS) (RS) CKT-1	D	For OPGW installation works - for creation of Repeater of S2-B2, Line-1	5-Jan-25	16:00:00	05-01-2025	23:00:00	Shutdown for Joint Box at Crossing location 82/0 of S2-B2, Line-1	Approved	May be given from 16:00Hrs

107	400 KV AMER(RS)-DEEDWANA(MTS) (RS) CKT-1	D	For OPGW installation works - for creation of Repeater of S2-B2, Line-2	7-Jan-25	16:00:00	07-01-2025	23:00:00	Shutdown for Joint Box at Crossing location of S2-B2, Line-2	Approved	May be given from 16:00Hrs
108	400 KV JHATIKARA-DWARKA (PG)	D	Isolator retrofitting works	03-01-2025	16:00:00	03-01-2025	23:00:00		Approved	May be given from 16:00Hrs/Delhi consent
109	400 KV BARNOLI(DV)-JHATIKARA(PG) (DTL) CKT-2	D	For S/D nature defect rectification & Isolator retrofitting works	10-01-2025	16:00:00	10-01-2025	23:00:00		Approved	May be given from 16:00Hrs/Delhi consent
110	220 KV MANESAR(PG)-MAU(HV) (HVPNL) CKT-1	D	SCHEME CHECKING	06-01-2025	9:00:00	06-01-2025	17:00:00	LINE AS WELL AS BAY WOULD BE OUT OF SERVICE	Approved	Subject to Haryana consent
111	220 KV MANESAR(PG)-MAU(HV) (HVPNL) CKT-2	D	SCHEME CHECKING	09-01-2025	9:00:00	09-01-2025	17:00:00	LINE AS WELL AS BAY WOULD BE OUT OF SERVICE	Approved	Subject to Haryana consent
112	220 KV MANESAR(PG)-PANCHGAON (HV) (HVPNL) CKT-2	D	SCHEME CHECKING	16-01-2025	9:00:00	16-01-2025	17:00:00	LINE AS WELL AS BAY WOULD BE OUT OF SERVICE	Approved	Subject to Haryana consent
113	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1	D	AMP OF LINE EQUIPMENTS	22-01-2025	15:00:00	22-01-2025	23:00:00		Approved	May be given from 15:00Hrs
114	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-2	D	AMP OF LINE EQUIPMENTS	23-01-2025	15:00:00	23-01-2025	23:00:00		Approved	May be given from 15:00Hrs
115	220 KV RATANGARH(RS)-SIKAR(PG) (PG) CKT-2	D	AMP OF LINE EQUIPMENTS	24-01-2025	9:00:00	24-01-2025	18:00:00		Approved	Subject to Rajasthan consent
116	220 KV FATEHGARH_II(PG)-AHEJ2L PSS HB_FGRAH_PG (AHEJ2L) (AHEJ2L) CKT-1	D	For erection work of bay extension of 400kV/220kV ICT 11 Dia at Fatehgarh 2 RS INFRA	01-01-2025	19:00:00	04-01-2025	23:00:00		Approved	May be given from 19:00Hrs
117	220 KV FATEHGARH_II(PG)-AHEJ3L PSS HB_FGRAH_PG (AHEJ3L) (AHEJ3L) CKT-1	D	For erection work of bay extension of 400kV/220kV ICT 11 Dia at Fatehgarh 2 RS INFRA	05-01-2025	19:00:00	08-01-2025	23:00:00		Approved	May be given from 19:00Hrs
118	220 KV FATEHGARH_II(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-1	D	For erection work of bay extension of 400kV/220kV ICT 11 Dia at Fatehgarh 2 RS INFRA	09-01-2025	19:00:00	12-01-2025	23:00:00		Approved	May be given from 19:00Hrs
119	220 KV FATEHGARH_II(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-2	D	For erection work of bay extension of 400kV/220kV ICT 11 Dia at Fatehgarh 2 RS INFRA	13-01-2025	19:00:00	16-01-2025	23:00:00		Approved	May be given from 19:00Hrs
120	220 KV FATEHGARH_II(PG)-EDEN SL_FGRAH_PG (ERCP) (EDEN (ERCP)) CKT-1	D	For erection work of bay extension of 400kV/220kV ICT 11 Dia at Fatehgarh 2 RS INFRA	17-01-2025	19:00:00	20-01-2025	23:00:00		Approved	May be given from 19:00Hrs
121	220 KV RENEW SOLARURJA SL_FGARH_PG (RSUPL)-FATEHGARH_II(PG) (RENEW SOLAR URJA (RSUPL)) CKT-1	D	For erection work of bay extension of 400kV/220kV ICT 11 Dia at Fatehgarh 2 RS INFRA	21-01-2025	19:00:00	24-01-2025	23:00:00		Approved	May be given from 19:00Hrs
122	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1	D	For Line bay AMP	13-01-2025	17:00:00	14-01-2025	23:00:00		Approved	May be given from 17:00Hrs
123	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2	D	For Line bay AMP	15-01-2025	17:00:00	16-01-2025	23:00:00		Approved	May be given from 17:00Hrs
124	400 KV FATEHGARH_II(PG)-FATEHGARH_III(PG) (PRTL) CKT-1	D	For Line bay AMP works	23-01-2025	17:00:00	24-01-2025	23:00:00		Approved	May be given from 17:00Hrs
125	400 KV FATEHGARH_II(PG)-FATEHGARH_III(PG) (PRTL) CKT-2	D	For Line bay AMP works	25-01-2025	17:00:00	26-01-2025	23:00:00		Approved	May be given from 17:00Hrs
126	400 KV BASSI-SIKAR (PG) CKT-1	D	400 KV BASSI-SIKAR (PG) CKT-1	1-Jan-25	9:00:00	31-01-2025	18:00:00	Non Auto mode for non shutdown nature defect rectification.	Approved	Non auto mode May be allowed
127	400 KV BASSI-SIKAR (PG) CKT-2	D	400 KV BASSI-SIKAR (PG) CKT-2	1-Jan-25	9:00:00	31-01-2025	18:00:00	Non Auto mode for non shutdown nature defect rectification.	Approved	Non auto mode May be allowed
128	400 KV BASSI-KOTPUTLI (PG) CKT-1	D	Flash over Insulator replacement & shutdown nature defect rectification & AMP & CoE compliances by Bassi and For Relay Testing and CoE Audit Compliance at Kotputli Substation	13-Jan-25	9:00:00	13-01-2025	18:00:00	Flash over Insulator replacement & shutdown nature defect rectification.	Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
129	220 KV KURUKSHETRA(PG)-SALEMPUR(HV) (HVPNL) CKT-1	D	FOR AMP WORK	4-Jan-25	8:00:00	04-01-2025	18:00:00		Approved	Subject to Haryana consent
130	220 KV KURUKSHETRA(PG)-PEHOWA(HV) (HVPNL) CKT-1	D	FOR AMP WORK	8-Jan-25	8:00:00	08-01-2025	18:00:00		Approved	Subject to Haryana consent
131	220 KV KAUL (HV)-KURUKSHETRA(PG) (HVPNL) CKT-1	D	FOR AMP WORK	12-Jan-25	8:00:00	12-01-2025	18:00:00		Approved	Subject to Haryana consent
132	220 KV KURUKSHETRA(PG)-SALEMPUR(HV) (HVPNL) CKT-2	D	FOR AMP WORK	16-Jan-25	8:00:00	16-01-2025	18:00:00		Approved	Subject to Haryana consent
133	220 KV BASTARA (HV)-KURUKSHETRA(PG) (HVPNL) CKT-1	D	FOR AMP WORK	20-Jan-25	8:00:00	20-01-2025	18:00:00		Approved	Subject to Haryana consent
134	220 KV KAUL (HV)-KURUKSHETRA(PG) (HVPNL) CKT-2	D	FOR AMP WORK	24-Jan-25	8:00:00	24-01-2025	18:00:00		Approved	Subject to Haryana consent
135	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-1	D	AMP & CoE compliances	2-Jan-25	9:00:00	02-01-2025	17:30:00		Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
136	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-2	D	AMP & CoE compliances	3-Jan-25	9:00:00	03-01-2025	17:30:00		Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
137	400 KV BHIWANI(PG)-KABULPUR(HV) (PG)	D	Replacement of Damaged conductor in span 207 - 208	17-Jan-25	8:00:00	17-01-2025	18:00:00		Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
138	400 KV BAHADURGARH(PG)-KABULPUR(HV) (PG) CKT-1	D	For Rectification of Shutdown Nautre defects	21-Jan-25	8:00:00	21-01-2025	18:00:00	Also provide approval of Non-auto mode of 400 KV BAHADURGARH(PG)-KABULPUR(HV) (PG) CKT-1	Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
139	400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1	D	AMP & CoE compliances	5-Jan-25	15:00:00	05-01-2025	23:00:00		Approved	May be given from 15:00Hrs
140	400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-2	D	AMP & CoE compliances	6-Jan-25	15:00:00	06-01-2025	23:00:00		Approved	May be given from 15:00Hrs
141	400 KV BASSI-SIKAR (PG) CKT-1	D	AMP & CoE compliances	7-Jan-25	9:00:00	07-01-2025	17:30:00		Approved	May be given
142	400 KV BASSI-SIKAR (PG) CKT-2	D	AMP & CoE compliances	8-Jan-25	9:00:00	08-01-2025	17:30:00		Approved	May be given
143	400 KV AGRA-BASSI (PG) CKT-1	D	AMP & CoE compliances	9-Jan-25	9:00:00	09-01-2025	17:30:00		Approved	May be given
144	400 KV BIKANER_2 (PBDSL)-KHETRI (PKTSL) (PBDSL) CKT-1	D	For scheme checking work & Line AMP work	17-Jan-25	17:00:00	17-01-2025	23:00:00		Approved	May be given from 17:00Hrs
145	400 KV BIKANER_2 (PBDSL)-KHETRI (PKTSL) (PBDSL) CKT-2	D	For scheme checking work & Line AMP work	20-Jan-25	17:00:00	20-01-2025	23:00:00		Approved	May be given from 17:00Hrs
146	400 KV BIKANER_2 (PBDSL)-KHETRI (PKTSL) (PBDSL) CKT-3	D	For scheme checking work & Line AMP work	21-Jan-25	17:00:00	21-01-2025	23:00:00		Approved	May be given from 17:00Hrs
147	400 KV BIKANER_2 (PBDSL)-KHETRI (PKTSL) (PBDSL) CKT-4	D	For scheme checking work & Line AMP work	22-Jan-25	17:00:00	22-01-2025	23:00:00		Approved	May be given from 17:00Hrs
148	400 KV NEEMRANA(PG)-SIKAR_2(PSTL) (PSTL) CKT-1	D	FOR AMP WORK	29-Jan-25	9:00:00	29-01-2025	17:30:00		Approved	May be given
149	400 KV NEEMRANA(PG)-SIKAR_2(PSTL) (PSTL) CKT-2	D	FOR AMP WORK	30-Jan-25	9:00:00	30-01-2025	17:30:00		Approved	May be given
150	220 KV KOTPUTLI(PG)-BANSUR(RS) (RS) CKT-1	D	For Relay Testing at Kotputli Substation	6-Jan-25	9:00:00	06-01-2025	18:00:00	For Relay Testing at Kotputli Substation	Approved	Subject to Rajasthan consent
151	220 KV KOTPUTLI(PG)-BANSUR(RS) (RS) CKT-2	D	For Relay Testing at Kotputli Substation	7-Jan-25	9:00:00	07-01-2025	18:00:00	For Relay Testing at Kotputli Substation	Approved	Subject to Rajasthan consent
152	220 KV KOTPUTLI(PG)-KOTPUTLI(RS) (RS) CKT-1	D	For AMP work and Relay Testing at Kotputli Substation	8-Jan-25	9:00:00	08-01-2025	18:00:00	For AMP work and Relay Testing at Kotputli Substation	Approved	Subject to Rajasthan consent
153	220 KV KOTPUTLI(PG)-MANOHARPUR(RS) (RS) CKT-1	D	For AMP work and Relay Testing at Kotputli Substation	9-Jan-25	9:00:00	09-01-2025	18:00:00	For AMP work and Relay Testing at Kotputli Substation	Approved	Subject to Rajasthan consent
154	400 KV BHIWADI-HISSAR (PG) CKT-1	D	Stringing of 765 kV D/C Khetri-Narela TL	1-Jan-25	8:00:00	04-01-2025	19:00:00	48-49	Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
155	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1	D	For Rectification of Shutdown Nautre defects	7-Jan-25	15:00:00	07-01-2025	23:00:00		Approved	May be given from 15:00Hrs
156	400 KV SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1	D	For Rectification of Shutdown Nautre defects	8-Jan-25	15:00:00	08-01-2025	23:00:00		Approved	May be given from 15:00Hrs
157	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1	D	For Rectification of Shutdown Nautre defects	9-Jan-25	15:00:00	09-01-2025	23:00:00		Approved	May be given from 15:00Hrs

158	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2	D	For Rectification of Shutdown Nautre defects	22-Jan-25	16:00:00	22-01-2025	23:00:00	Approved	May be given from 16:00Hrs
159	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1	D	Amp work of line bay	14-Jan-25	9:00:00	14-01-2025	17:00:00	Approved	Subject to Rajasthan/NPCIL consent
161	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-2	D	Amp work of line bay	15-Jan-25	9:00:00	16-01-2025	17:00:00	Approved	Subject to Rajasthan/NPCIL consent
162	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1	D	Amp work of line bay	30-Jan-25	9:00:00	30-01-2025	17:00:00	Approved	Subject to Rajasthan/NPCIL consent
163	220 KV PIRANKALIYAR(UK)-ROORKEE(PG) (PTCUL) CKT-1	D	RELAY RETROFIT WORK	7-Jan-25	9:00:00	07-01-2025	18:00:00	Approved	Subject to UK consent
164	220 KV PIRANKALIYAR(UK)-ROORKEE(PG) (PTCUL) CKT-2	D	RELAY RETROFIT WORK	8-Jan-25	9:00:00	08-01-2025	18:00:00	Approved	Subject to UK consent
165	220 KV PIRANKALIYAR(UK)-ROORKEE(PG) (PTCUL) CKT-3	D	RELAY RETROFIT WORK	9-Jan-25	9:00:00	09-01-2025	18:00:00	Approved	Subject to UK consent
166	400 KV DADRI(NT)-GR.NOIDA(UPC) (PG) CKT-1	D	Shutdown nature defects rectification	6-Jan-25	8:00:00	07-01-2025	20:00:00	Approved	Non auto mode of 400 KV DADRI(NT)-MAHARANIBAGH line required May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC consent
167	400 KV GR.NOIDA(UPC)-NAWADA(HV) (PG) CKT-1	D	Shutdown nature defects rectification	9-Jan-25	8:00:00	10-01-2025	20:00:00	Approved	Non auto mode of 400 KV BALLABHGARH-MAHARANIBAGH & 400 KV DADRI(NT)-MAHARANIBAGH Line required May be given subject to real time grid conditions/One circuit shutdown from both end at a time/
168	400 KV BALLABHGARH(PG)-NAWADA(HV) (PG) CKT-1	D	Shutdown nature defects rectification	11-Jan-25	8:00:00	12-01-2025	20:00:00	Approved	Non auto mode of 400 KV BALLABHGARH-MAHARANIBAGH line required May be given subject to real time grid conditions/One circuit shutdown from both end at a time/
169	400 KV ROORKEE-SAHARANPUR (PG) CKT-1	D	Shutdown nature defects rectification	6-Jan-25	8:00:00	07-01-2025	19:00:00	Approved	Non auto mode of 400 KV BAGHPAT-DEHRADUN & 400 KV BAGHPAT-SAHARANPUR Line required May be given subject to real time grid conditions/One circuit shutdown from both end at a time/
170	400 KV BAGHPAT-DEHRADUN (PG) CKT-1	D	Shutdown nature defects rectification	15-Jan-25	8:00:00	16-01-2025	19:00:00	Approved	Non auto mode of 400 KV BAGHPAT-SAHARANPUR & 400 KV DEHRADUN ROORKEE Line required May be given subject to real time grid conditions/One circuit shutdown from both end at a time/
171	400 KV BAGHPAT-SAHARANPUR (PG) CKT-1	D	Shutdown nature defects rectification	13-Jan-25	8:00:00	14-01-2025	19:00:00	Approved	Non auto mode of 400 KV BAGHPAT-DEHRADUN & 400 KV ROORKEE-SAHARANPUR Line May be given subject to real time grid conditions/One circuit shutdown from both end at a time/
172	400 KV DADRI(NT)-MAHARANIBAGH(PG) (PG) CKT-1	D	Shutdown nature defects rectification	3-Jan-25	8:00:00	04-01-2025	20:00:00	Approved	Non auto mode of 400 KV DADRI(NT)-GR.NOIDA(UPC) & 400 KV GR.NOIDA(UPC)-NAWADA(HV) line required May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC consent
173	400 KV BALLABHGARH-MAHARANIBAGH (PG) CKT-1	D	Shutdown nature defects rectification	14-Jan-25	8:00:00	15-01-2025	19:00:00	Approved	Non auto mode of 400 KV BALLABHGARH(PG)-NAWADA(HV) & 400 KV GR.NOIDA(UPC)-NAWADA(HV) line required May be given subject to real time grid conditions/One circuit shutdown from both end at a time/
174	400 KV ROORKEE-DEHRADUN (PG) CKT-1	D	Shutdown nature defects rectification	20-Jan-25	8:00:00	21-01-2025	19:00:00	Approved	Non auto mode of 400 KV BAGHPAT-DEHRADUN & 400 KV ROORKEE-SAHARANPUR Line May be given subject to real time grid conditions/One circuit shutdown from both end at a time/
175	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1	D	GENERAL MAINTENANCE WORK & Insulator Cleaning work	6-Jan-25	15:00:00	7-Jan-25	23:00:00	Approved	
176	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2	D	GENERAL MAINTENANCE WORK & Insulator Cleaning work	8-Jan-25	15:00:00	9-Jan-25	23:00:00	Approved	
177	765 KV AJMER-CHITTORGARH (PG) CKT-1	D	For attending S/D nature defects by kankroli , Chittorgarh & Ajmer Group	20-01-2025	15:00:00	20-01-2025	23:00:00	Approved	Non Auto of 765KV Ajmer-Chittor CK2 To be availed from 15:00 hrs
178	765 KV AJMER-CHITTORGARH (PG) CKT-2	D	For attending S/D nature defects by kankroli , Chittorgarh & Ajmer Group	21-01-2025	15:00:00	21-01-2025	23:00:00	Approved	Non Auto of 765KV Ajmer-Chittor CK1 To be availed from 15:00 hrs
179	765 KV JHATIKARA-ALIGARH (PG) CKT-1	D	For S/D nature defect rectification	21-01-2025	8:00:00	23-Jan-25	18:00:00	Approved	
180	765 KV JHATIKARA-BHIWANI (PG) CKT-1	D	For S/D nature defect rectification	18-01-2025	8:00:00	18-Jan-25	18:00:00	Approved	
181	765 KV AGRA-JHATIKARA (PG) CKT-1	D	For S/D nature defect rectification	10-01-2025	8:00:00	10-Jan-25	18:00:00	Approved	
182	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2	D	For S/D nature defect rectification by Jaipur(S) & 1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP(TIMING,CRM,DCRM DEW POINT,COIL CURRENT) works . 3.PR-1&2 retrofitment (Viat Make). 4.HV bushing tan delta point rectification.	07-01-2025	15:00:00	10-01-2025	23:00:00	Approved	Defect rectification work & 1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP(TIMING,CRM,DCRM DEW POINT,COIL CURRENT) works . 3.PR-1&2 retrofitment (Viat Make). 4.HV bushing tan delta point rectification.
183	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1	D	For S/D nature defect rectification By Jaipur(S) & 1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP(TIMING,CRM,DCRM DEW POINT,COIL CURRENT) works . 3.PR-1&2 retrofitment (Viat Make). 4.WTI & OTI Modification work	11-01-2025	15:00:00	12-01-2025	23:00:00	Approved	Defect rectification & 1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP(TIMING,CRM,DCRM DEW POINT,COIL CURRENT) works . 3.PR-1&2 retrofitment (Viat Make). 4.WTI & OTI Modification work
184	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1	D	For scheme checking work & Line AMP work	30-01-2025	15:00:00	30-01-2025	23:00:00	Approved	To be availed from 15:00 hrs
185	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-2	D	For scheme checking work & Line AMP work	31-01-2025	15:00:00	31-01-2025	23:00:00	Approved	To be availed from 15:00 hrs
186	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1	D	for attending shut down defects	15-01-2025	15:00:00	15-01-2025	23:00:00	Approved	ATC/TTC to be curtailed in NR Export by 2950 MW, and 200MW in NR Import. To be availed from 15:00hrs. Subjected to WRPC Approval.
187	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2	D	for attending shut down defects	16-01-2025	15:00:00	16-01-2025	23:00:00	Approved	ATC/TTC to be curtailed in NR Export by 2950 MW, and 200MW in NR Import. To be availed from 15:00hrs. Subjected to WRPC Approval.
188	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1	D	For OPGW replacement works from TN-623 to TN 625 (for Joint Box Creation at TN-625)	20-01-2025	15:00:00	21-01-2025	23:00:00	Approved	Non-auto required for OPGW replacement works from TN-623 to TN 625 (for Joint Box Creation at TN-625) ATC/TTC to be curtailed in NR Export by 2950 MW, and 200MW in NR Import. To be availed from 15:00hrs. Subjected to WRPC Approval.
189	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2	D	For OPGW replacement works from TN-623 to TN 625 (for Joint Box Creation at TN-625)	20-01-2025	15:00:00	21-01-2025	23:00:00	Approved	Non-auto required for OPGW replacement works from TN-623 to TN 625 (for Joint Box Creation at TN-625) ATC/TTC to be curtailed in NR Export by 2950 MW, and 200MW in NR Import. To be availed from 15:00hrs. Subjected to WRPC Approval.
190	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1	D	For attending shutdown nature defects by fatehgarh 2 & Khetri TLM	15-01-2025	17:00:00	15-01-2025	23:59:00	Approved	
191	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-2	D	For attending shutdown nature defects by fatehgarh 2 & Khetri TLM & Line bay AMP work by Fatehfarh-2	21-01-2025	17:00:00	22-01-2025	23:59:00	Approved	

192	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1	D	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1	1-Jan-25	9:00:00	31-01-2025	18:00:00	Non Auto mode for non shutdown nature defect rectification.	Approved	ATC/TTC To be curtailed in NR Import by 450 MW, Subjected to WRPC Approval.
193	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2	D	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2	1-Jan-25	9:00:00	31-01-2025	18:00:00	Non Auto mode for non shutdown nature defect rectification.	Approved	ATC/TTC To be curtailed in NR Import by 450 MW, Subjected to WRPC Approval.
194	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1	D	RTXV RELAY INSTALLATION	16-Jan-25	16:00:00	16-01-2025	23:59:00		Approved	
195	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-2	D	RTXV RELAY INSTALLATION	17-Jan-25	16:00:00	17-01-2025	23:59:00		Approved	
196	765 KV BHADLA 2 (PG)-FATEHGARH II(PG) (PFTL) CKT-1	D	FOR Line AMP WORK & for For Line bay AMP	8-Jan-25	17:00:00	09-01-2025	23:59:00		Approved	
197	765 KV BHADLA 2 (PG)-FATEHGARH II(PG) (PFTL) CKT-2	D	FOR Line AMP WORK & for For Line bay AMP	10-Jan-25	17:00:00	11-01-2025	23:59:00		Approved	
198	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1	D	FOR AMP WORK	23-Jan-25	15:00:00	23-01-2025	23:59:00		Approved	
199	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2	D	FOR AMP WORK	24-Jan-25	15:00:00	24-01-2025	23:59:00		Approved	
200	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1	D	FOR CLR REPLACEMENT WORK	27-Jan-25	15:00:00	27-01-2025	23:59:00		Approved	
201	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2	D	FOR CLR REPLACEMENT WORK	28-Jan-25	15:00:00	28-01-2025	23:59:00		Approved	
202	765 KV SIKAR 2(PSTL)-ALIGARH(PG) (PASTL) CKT-1	D	FOR AMP WORK	29-Jan-25	15:00:00	29-01-2025	23:59:00		Approved	
203	765 KV SIKAR 2(PSTL)-ALIGARH(PG) (PASTL) CKT-2	D	FOR AMP WORK	30-Jan-25	15:00:00	30-01-2025	23:59:00		Approved	
204	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1	D	Stringing of 765 kV D/C Khetri-Narela TL	6-Jan-25	16:00:00	11-01-2025	23:59:00	4-5	Approved	
205	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-2	D	Stringing of 765 kV D/C Khetri-Narela TL	6-Jan-25	16:00:00	11-01-2025	23:59:00	4-5	Approved	
206	765 KV AJMER-BHADLA 2 (PG) CKT-1	D	For Rectification of Shutdown Nautre defects	15-Jan-25	16:00:00	15-01-2025	23:59:00		Approved	
207	765 KV AJMER-BHADLA 2 (PG) CKT-2	D	For Rectification of Shutdown Nautre defects	16-Jan-25	16:00:00	16-01-2025	23:59:00		Approved	
208	765 KV KOTESHWAR-MEERUT (PG) CKT-2	C	For shifting of Tower 79	15-Jan-25	9:00:00	31-01-2025	18:00:00		Approved	
209	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1	D	SD Defects' rectification observed during cross patrolling 1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PR.V-1&2 retrofitment (Viat Make) 4. WTI & OTI Modification work	6-Jan-25	8:00:00	10-01-2025	18:00:00	Shutdown nature Defect rectification & 1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PR.V-1&2 retrofitment (Viat Make) 4. WTI & OTI Modification work 5.Spare Reactor scheme checking works	Approved	ATC/TTC To be curtailed in NR Import by 450 MW, Subjected to WRPC Approval.
210	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2	D	For S/D nature defect rectification & 1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PR.V-1&2 retrofitment (Viat Make) 4. WTI & OTI Modification work	13-Jan-25	8:00:00	17-01-2025	18:00:00	Defect rectification by TLM 1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PR.V-1&2 retrofitment (Viat Make) 4. WTI & OTI Modification work. 5.Spare Reactor scheme checking works	Approved	ATC/TTC To be curtailed in NR Import by 450 MW, Subjected to WRPC Approval.
211	400 KV KANKROLI-ZERDA (PG) CKT-1	D	Polymer insulator replacement works	01-01-2025	15:00:00	20-01-2025	23:59:00	Non Auto of 400 KV Kankroli-Zerda CKT 2, Most Urgent	Approved	ATC Curtailment of 2100 MW in NR Export. To be availed from 15:00 hrs. Subjected to WRPC Approval
212	400 KV KANKROLI-ZERDA (PG) CKT-2	D	Polymer insulator replacement works	01-01-2025	15:00:00	20-01-2025	23:59:00	Non Auto of 400 KV Kankroli-Zerda CKT 1, Most Urgent	Approved	ATC Curtailment of 2100 MW in NR Export. To be availed from 15:00 hrs. Subjected to WRPC Approval. To be staggered from ckt 1 S/D
213	400 KV KANKROLI-ZERDA (PG) CKT-2	D	oil sampling of bushing of non switchable line reactor	3-Jan-25	15:00:00	03-01-2025	23:59:00		Approved	ATC Curtailment of 2100 MW in NR Export. To be availed from 15:00 hrs. Subjected to WRPC Approval
214	765kV Khetri - Jhatikara Ckt-1	D	For Tower Erection work at Loc 5/0 for overhead crossing of upcoming 765kV Khetri-Narela TL under Part_I (WZ-IV).	18-12-2024	16:00:00	27-12-2024	23:59:00		Approved	Shutdown may be allowed from 16:00 hrs.
215	765kV Khetri - Jhatikara Ckt-2	D	For Tower Erection work at Loc 5/0 for overhead crossing of upcoming 765kV Khetri-Narela TL under Part_I (WZ-IV)	18-12-2024	16:00:00	27-12-2024	23:59:00		Approved	Shutdown may be allowed from 16:00 hrs.