

Proposed Outage Program of 226th OCC meeting of NRPC

Sr No	Reference Number	OCC Number	Name of Requesting Agency	Element Type	Element Name	Owner	Daily/ Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	Request Type	Shutdown Status	NLDC/RLDC Comments
1	RQ202832	OCC_226	adhydro_sd	GENERATING UNIT	96 MW AD HYDRO - UNIT 1	ADHPL	C	96 MW AD Hydro Unit # 1 Shutdown required on continuous basis from 02-Jan-2025 (09:00hrs) to 26-Jan-2025 (18:00 hrs).	02/Jan/2025	09:00	26/Jan/2025	18:00	96 MW AD Hydro Unit # 1 Shutdown required on continuous basis from 02-Jan-2025 (09:00hrs) to 26-Jan-2025 (18:00 hrs).	PLANNED	Requested	
2	RQ203367	OCC_226	rampur_sd	GENERATING UNIT	68.67 MW RAMPUR HEP - UNIT 3	SJVNL	C	Annual Planned Maintenance of 68.67MW Generating Unit#03 of Rampur HPS	31/Jan/2025	00:00	09/Feb/2025	18:00	Annual Planned Maintenance	PLANNED	Requested	
3	RQ203366	OCC_226	rampur_sd	GENERATING UNIT	68.67 MW RAMPUR HEP - UNIT 1	SJVNL	C	Annual Planned Maintenance of 68.67MW Generating Unit#01 of Rampur HPS	19/Jan/2025	00:00	28/Jan/2025	18:00	Annual Planned Maintenance	PLANNED	Requested	
4	RQ203365	OCC_226	rampur_sd	GENERATING UNIT	68.67 MW RAMPUR HEP - UNIT 1	SJVNL	C	Annual Planned Maintenance of PCV#1 of 68.67 MW RAMPUR HPS. The Unit#01 and Unit#02 will remain under shutdown simultaneously for the same period due to the maintenance of PGV#01	15/Jan/2025	00:00	17/Jan/2025	18:00	Annual Planned Maintenance	PLANNED	Requested	
5	RQ203364	OCC_226	rampur_sd	GENERATING UNIT	68.67 MW RAMPUR HEP - UNIT 2	SJVNL	C	Annual Planned Maintenance of 68.67MW Generating Unit#02 of Rampur HPS.	09/Jan/2025	00:00	18/Jan/2025	18:00	Annual Planned Maintenance	PLANNED	Requested	
6	RQ203158	OCC_226	jhakri_sd	GENERATING UNIT	250 MW NATHPA-JHAKRI HPS - UNIT 5	SJVNL	C	Annual Planned Maintenance, Retrofitting of Generator & Transformer Protection System and retrofitting of 400KV GT Circuit Breaker in GIS System of 250MW Generating Unit#05 of NJHPS.	31/Jan/2025	00:00	09/Feb/2025	18:00	Annual Planned maintenance of Unit#05	PLANNED	Requested	
7	RQ203159	OCC_226	jhakri_sd	GENERATING UNIT	250 MW NATHPA-JHAKRI HPS - UNIT 4	SJVNL	C	Annual Planned Maintenance and Retrofitting of Generator & Transformer Protection System of 250MW Generating Unit#04 of NJHPS.	19/Jan/2025	00:00	28/Jan/2025	18:00	Annual Planned maintenance of Unit#04	PLANNED	Requested	
8	RQ203157	OCC_226	jhakri_sd	GENERATING UNIT	250 MW NATHPA-JHAKRI HPS - UNIT 4	SJVNL	C	Annual Planned Maintenance of BFV # 02 of 1500MW NJHPS. For this The Unit#03 and Unit#04 will remain under shutdown simultaneously for the same period due to the maintenance of BFV#02.	15/Jan/2025	00:00	17/Jan/2025	18:00	Annual Planned maintenance of Unit#04	PLANNED	Requested	
9	RQ203156	OCC_226	jhakri_sd	GENERATING UNIT	250 MW NATHPA-JHAKRI HPS - UNIT 3	SJVNL	C	Annual Planned Maintenance and Retrofitting of Generator & Transformer Protection System of 250MW Generating Unit#03 of NJHPS.	09/Jan/2025	00:00	18/Jan/2025	18:00	Annual Planned maintenance of Unit#03	PLANNED	Requested	
10	RQ202612	OCC_226	karcham_sd	GENERATING UNIT	250 MW KARCHAM WANGTOO HPS - UNIT 1	JSW	C	Annual Maintenance of Unit-1	04/Jan/2025	00:00	20/Jan/2025	23:59		PLANNED	Requested	
11	RQ203129	OCC_226	ntpcos_sd	GENERATING UNIT	200 MW KOLDAM HPS - UNIT 2	NTPC	C	Overhauling	23/Jan/2025	00:00	04/Feb/2025	23:59		PLANNED	Requested	
12	RQ203122	OCC_226	ntpcos_sd	GENERATING UNIT	154.51 MW DADRI GPS - UNIT 5	NTPC	C	EOH BASED Mandatory Overhauling (33000 hrs)	15/Jan/2025	00:00	18/Feb/2025	23:59		PLANNED	Requested	
13	RQ203121	OCC_226	ntpcos_sd	GENERATING UNIT	130.19 MW DADRI GPS - UNIT 2	NTPC	C	EOH BASED Mandatory Overhauling (33000 hrs)	15/Jan/2025	00:00	18/Feb/2025	23:59		PLANNED	Requested	
14	RQ202580	OCC_226	rappc_sd	GENERATING UNIT	200 MW RAPS-A - UNIT 2	NPCIL	C	Biennial shutdown of the unit including major modification	01/Jan/2025	00:00	30/Apr/2025	23:00	major up gradation work	PLANNED	Requested	
15	RQ203428	OCC_226	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1	POWERGRID	D	Attending S/D nature defect in line, Dia to kept open at both ends	29/Jan/2025	08:00	29/Jan/2025	18:00		PLANNED	Requested	
16	RQ203438	OCC_226	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1	POWERGRID	D	Attending S/D nature defect in line, Dia to kept open at both ends	29/Jan/2025	08:00	29/Jan/2025	18:00		PLANNED	Requested	
17	RQ203429	OCC_226	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2	POWERGRID	D	A/R in non auto required to attend S/D NATURE DEFECTS in 765KV-BANASKANTHA-CHITTORGARH-1	29/Jan/2025	08:00	29/Jan/2025	18:00		PLANNED	Requested	
18	RQ203439	OCC_226	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2	POWERGRID	D	A/R in non auto required to attend S/D NATURE DEFECTS in 765KV-BANASKANTHA-CHITTORGARH-1	29/Jan/2025	08:00	29/Jan/2025	18:00		PLANNED	Requested	
19	RQ203376	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-1	POWERGRID	D	For Normalization of spare Reactor work by WR-2, dia to be kept open both side	25/Jan/2025	09:00	25/Jan/2025	13:30		PLANNED	Requested	
20	RQ203431	OCC_226	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1	POWERGRID	D	A/R in non auto required to attend S/D NATURE DEFECTS in 765KV-BANASKANTHA-CHITTORGARH-2	24/Jan/2025	08:00	24/Jan/2025	18:00		PLANNED	Requested	
21	RQ203432	OCC_226	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2	POWERGRID	D	Attending S/D nature defect in line, AMP of line reactor Dia to kept open at both ends	24/Jan/2025	08:00	24/Jan/2025	18:00		PLANNED	Requested	
22	RQ203371	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-2	POWERGRID	D	To attend Shutdown nature defect (AMP works) of Line by WR-2, Dia to kept open at both ends	23/Jan/2025	09:00	23/Jan/2025	18:00		PLANNED	Requested	

23	RQ203370	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-2	POWERGRID	D	A/R Non auto for Tower strengthening member fixing by WR-2. Line will remain in service	22/Jan/2025	08:00	31/Jan/2025	18:00		PLANNED	Requested
24	RQ203375	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-1	POWERGRID	D	A/R Non auto to facilitate shutdown of ckt-2	17/Jan/2025	09:00	17/Jan/2025	18:00		PLANNED	Requested
25	RQ203369	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-1	POWERGRID	D	To attend Shutdown nature defect (AMP works) of Line by WR-2, Dia to kept open at both ends	17/Jan/2025	09:00	17/Jan/2025	18:00		PLANNED	Requested
26	RQ203374	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-2	POWERGRID	D	AMP of Line Reactor and maintenance of line terminal equipments by WR-2	17/Jan/2025	09:00	17/Jan/2025	18:00		PLANNED	Requested
27	RQ203368	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-1	POWERGRID	D	A/R Non auto mode for Tower Strengthening Member fixing work by WR-2. Line will remain in service	16/Jan/2025	08:00	21/Jan/2025	18:00		PLANNED	Requested
28	RQ203397	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-2	POWERGRID	D	Shutdown nature maintenance work.	11/Jan/2025	07:00	12/Jan/2025	18:00		PLANNED	Requested
29	RQ203426	OCC_226	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1	POWERGRID	D	A/R Non Auto mode For attending shutdown defects in circuit #2	10/Jan/2025	09:00	10/Jan/2025	18:00		PLANNED	Requested
30	RQ203430	OCC_226	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2	POWERGRID	D	For attending shutdown defects in Line and TWFL commissioning. Dia to kept open at both ends. A/R Non Auto mode in Circuit #1 For attending shutdown defects in circuit #2/ YEARLY AMP	10/Jan/2025	09:00	10/Jan/2025	18:00		PLANNED	Requested
31	RQ203451	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-GWALIOR (PG) CKT-1	POWERGRID	D	Installation of Counter weight in Gantry-1 Tower of 765KV Orai-Gwalior line at Orai End. Shutdown of 765kv Orai-Gwalior line required along with simultaneous shutdown of 765KV Orai-Aligarh -2 (as below Gwalior Gantry Tower, Aligarh-2 Line Reactor 765KV Bushing is fall in	10/Jan/2025	09:00	10/Jan/2025	18:00		PLANNED	Requested
32	RQ203425	OCC_226	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2	POWERGRID	D	A/R Non Auto mode For attending shutdown defects in circuit #1	09/Jan/2025	09:00	09/Jan/2025	18:00		PLANNED	Requested
33	RQ203424	OCC_226	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1	POWERGRID	D	For attending shutdown defects in Line and TWFL commissioning. Dia to kept open at both ends. A/R Non Auto mode in Circuit #2 For attending shutdown defects in circuit #1	09/Jan/2025	09:00	09/Jan/2025	18:00		PLANNED	Requested
34	RQ203373	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-1	POWERGRID	D	AMP of Line Reactor & Spare rotation work by WR-2, dia to be kept open both side	06/Jan/2025	09:00	06/Jan/2025	13:30		PLANNED	Requested
35	RQ203398	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BALIA-GAYA (PG) CKT-1	POWERGRID	D	Insulator replacement work	02/Jan/2025	08:00	04/Jan/2025	18:00		PLANNED	Requested
36	RQ203372	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-1	POWERGRID	D	A/R Non auto For OPGW stringing under live line condition by WR-2	01/Jan/2025	08:00	31/Jan/2025	18:00		PLANNED	Requested
37	RQ203377	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI(PG)-VINDHYACHALPOOL (PG) (PVTSL) CKT-1	PVTSL	D	For attending S/D nature defects in Line by WR-2 alongwith a/r non auto mode of Ckt-2, Dia to kept open at both ends	22/Jan/2025	07:00	22/Jan/2025	18:00		PLANNED	Requested
38	RQ202233	OCC_226	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 4 AT KOTESHWAR(PG)		D	For implementation of updated mechanical protection settings.	17/Jan/2025	09:30	18/Jan/2025	18:00		PLANNED	Requested
39	RQ202256	OCC_226	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT JHATIKARA(PG)		D	Isolator retrofitting work and finger replacement, CSD tune	17/Jan/2025	09:00	17/Jan/2025	18:00		PLANNED	Requested
40	RQ202299	OCC_226	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BIKANER(PG)		D	For Spare changeover and taking Yphase ICT in service	15/Jan/2025	17:00	15/Jan/2025	23:00		PLANNED	Requested
41	RQ202301	OCC_226	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT CHITTORGARH(PG)		D	Regular amp work and insulation coating	15/Jan/2025	09:00	16/Jan/2025	17:00		PLANNED	Requested
42	RQ202255	OCC_226	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT JHATIKARA(PG)		D	Isolator retrofitting work and finger replacement, CSD tune	15/Jan/2025	09:00	15/Jan/2025	18:00		PLANNED	Requested
43	RQ202298	OCC_226	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BIKANER(PG)		D	For AMP works	14/Jan/2025	17:00	14/Jan/2025	23:00		PLANNED	Requested
44	RQ202297	OCC_226	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BIKANER(PG)		D	For AMP works	13/Jan/2025	17:00	13/Jan/2025	23:00		PLANNED	Requested
45	RQ202231	OCC_226	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 2 AT KOTESHWAR(PG)		D	For implementation of updated mechanical protection settings.	13/Jan/2025	09:30	14/Jan/2025	18:00		PLANNED	Requested
46	RQ202300	OCC_226	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT CHITTORGARH(PG)		D	Regular amp work and insulation coating	13/Jan/2025	09:00	14/Jan/2025	17:00		PLANNED	Requested
47	RQ202254	OCC_226	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT JHATIKARA(PG)		D	Isolator retrofitting work and finger replacement, CSD tune	13/Jan/2025	09:00	13/Jan/2025	18:00		PLANNED	Requested
48	RQ202230	OCC_226	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 1 AT KOTESHWAR(PG)		D	For implementation of updated mechanical protection settings.	10/Jan/2025	09:30	11/Jan/2025	18:00		PLANNED	Requested
49	RQ202494	OCC_226	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 2		D	Bus Bar and LBB Testing for Bay Extension	06/Jan/2025	17:00	10/Jan/2025	23:00		PLANNED	Requested

50	RQ202236	OCC_226	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BHADLA_2 (PG)		D	AMP of Transformer and Attending Punch Points	05/Jan/2025	17:00	06/Jan/2025	23:00		PLANNED	Requested
51	RQ202235	OCC_226	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG)		D	AMP of Transformer and Attending COE Points	03/Jan/2025	17:00	04/Jan/2025	23:00		PLANNED	Requested
52	RQ202250	OCC_226	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL)		D	For scheme checking work	02/Jan/2025	09:00	02/Jan/2025	17:00		PLANNED	Requested
53	RQ202493	OCC_226	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 1		D	Bus Bar and LBB Testing for Bay Extension	01/Jan/2025	17:00	05/Jan/2025	23:00		PLANNED	Requested
54	RQ202234	OCC_226	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG)		D	AMP of Transformer and Attending COE Points	01/Jan/2025	17:00	02/Jan/2025	23:00		PLANNED	Requested
55	RQ202249	OCC_226	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL)		D	For scheme checking work	01/Jan/2025	09:00	01/Jan/2025	17:00		PLANNED	Requested
56	RQ203433	OCC_226	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-2	POWERGRID	D	Yearly AMP of LTE and main bay circuit breaker at Kansari, A/R off of ckt 1 is required. Dia to be kept open at both ends.	31/Jan/2025	08:00	31/Jan/2025	18:00		PLANNED	Requested
57	RQ203400	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MOTHARI(BS) (PG) CKT-2	POWERGRID	D	Polluted Insulator cleaning work	18/Jan/2025	09:00	18/Jan/2025	17:30		PLANNED	Requested
58	RQ203399	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MOTHARI(BS) (PG) CKT-1	POWERGRID	D	Polluted Insulator cleaning work	17/Jan/2025	09:00	17/Jan/2025	17:30		PLANNED	Requested
59	RQ203435	OCC_226	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1	POWERGRID	D	A/R Non Auto mode in Circuit #1 For attending shutdown defects in circuit #2	14/Jan/2025	08:00	14/Jan/2025	18:00		PLANNED	Requested
60	RQ203434	OCC_226	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-2	POWERGRID	D	For attending shutdown defects in Line. Dia to be kept open at both ends	14/Jan/2025	08:00	14/Jan/2025	18:00		PLANNED	Requested
61	RQ203437	OCC_226	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1	POWERGRID	D	Yearly AMP of LTE and main bay circuit breaker and For attending shutdown defects in Line at Kansari end, Dia to be kept open at both ends	13/Jan/2025	09:00	13/Jan/2025	18:00		PLANNED	Requested
62	RQ203436	OCC_226	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-2	POWERGRID	D	A/R Non Auto mode in Circuit #2 For attending shutdown defects in circuit #1	13/Jan/2025	08:00	13/Jan/2025	18:00		PLANNED	Requested
63	RQ203395	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-SASARAM (PG) CKT-1	POWERGRID	D	Shutdown nature maintenance work.	10/Jan/2025	07:00	10/Jan/2025	18:00		PLANNED	Requested
64	RQ203388	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-SASARAM (PG) CKT-1	POWERGRID	D	LBB retrofitting works and SCADA validation for Line Reactor Bay 404R by ER-1	09/Jan/2025	09:00	09/Jan/2025	17:30		PLANNED	Requested
65	RQ203394	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-SASARAM (PG) CKT-1	POWERGRID	D	Shutdown nature maintenance work	09/Jan/2025	07:00	09/Jan/2025	18:00		PLANNED	Requested
66	RQ203386	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-SASARAM (PG) CKT-1	POWERGRID	C	LBB retrofitting works and SCADA validation for Bay 404 & 405 as both bays LBB relays are in same panel by ER-1	06/Jan/2025	09:00	07/Jan/2025	17:30		PLANNED	Requested
67	RQ203389	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-SASARAM (PG) CKT-1	POWERGRID	D	LBB retrofitting works and SCADA validation for Line Reactor Bay 401R. by ER-1	04/Jan/2025	09:00	04/Jan/2025	17:30		PLANNED	Requested
68	RQ203387	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-SASARAM (PG) CKT-1	POWERGRID	C	LBB retrofitting works and SCADA validation for Bay 401 & 402 as both bays LBB relays are in same panel by ER-1	01/Jan/2025	09:00	02/Jan/2025	17:30		PLANNED	Requested
69	RQ202277	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT FATEHGARH_II(PG)		D	For RTCC commissioning & CoE Compliances, AMP of ICT	27/Jan/2025	17:00	28/Jan/2025	23:00		PLANNED	Requested
70	RQ202276	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT FATEHGARH_II(PG)		D	For RTCC commissioning & CoE Compliances, AMP of ICT	25/Jan/2025	17:00	26/Jan/2025	23:00		PLANNED	Requested
71	RQ202251	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT BHADLA(PG)		D	AMP WORK OF TRANSFORMER	24/Jan/2025	17:00	24/Jan/2025	23:59		PLANNED	Requested
72	RQ202290	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KOTPUTLI(PG)		D	AMP and Relay Testing of ICT	23/Jan/2025	09:00	23/Jan/2025	20:00		PLANNED	Requested
73	RQ202288	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAWANA(DV)		C	FOR 40789A ISOLATOR RETROFITTING WORK	23/Jan/2025	09:00	25/Jan/2025	18:00		PLANNED	Requested
74	RQ202252	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT BHADLA(PG)		D	AMP WORK OF TRANSFORMER	21/Jan/2025	17:00	21/Jan/2025	23:59		PLANNED	Requested
75	RQ202296	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BAGHPAT(PG)		C	For SF6 gas leakage arrest work in 220 kv side LA of Y-phase	21/Jan/2025	10:00	22/Jan/2025	20:00		PLANNED	Requested
76	RQ202289	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KOTPUTLI(PG)		D	AMP and Relay Testing of ICT	21/Jan/2025	09:00	21/Jan/2025	20:00		PLANNED	Requested
77	RQ202498	OCC_226	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 4		D	Bus Bar and LBB Testing for Bay Extension	17/Jan/2025	17:00	18/Jan/2025	23:00		PLANNED	Requested
78	RQ202229	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KOTA(PG)		D	For oil Top-up and testing of 33KV Bushing	17/Jan/2025	09:00	17/Jan/2025	18:00		PLANNED	Requested
79	RQ202279	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HISSAR(PG)		C	FOR 220KV BUS BAR RETROFITMENT AT 400/220KV HISAR S/S IN ADD CAP 19-24 BLOCK	17/Jan/2025	09:00	17/Jan/2025	18:00		PLANNED	Requested
80	RQ202497	OCC_226	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 3		D	Bus Bar and LBB Testing for Bay Extension	15/Jan/2025	17:00	16/Jan/2025	23:00		PLANNED	Requested
81	RQ202241	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BHADLA_2 (PG)		D	AMP of Transformer and Attending Punch Points	15/Jan/2025	17:00	16/Jan/2025	23:00		PLANNED	Requested

82	RQ202278	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HISSAR(PG)		C	FOR 220KV BUS BAR RETROFITMENT AT 400/220KV HISSAR S/S IN ADD CAP 19-24 BLOCK	15/Jan/2025	09:00	15/Jan/2025	18:00		PLANNED	Requested
83	RQ202496	OCC_226	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 2		D	Bus Bar and LBB Testing for Bay Extension	13/Jan/2025	17:00	14/Jan/2025	23:00		PLANNED	Requested
84	RQ202240	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BHADLA_2 (PG)		D	AMP of Transformer and Attending Punch Points	13/Jan/2025	17:00	14/Jan/2025	23:00		PLANNED	Requested
85	RQ202227	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BHINMAL(PG)		D	AMP Work	13/Jan/2025	09:00	13/Jan/2025	18:00	AMP WORK	PLANNED	Requested
86	RQ202295	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT MEERUT(PG)		C	AMP Work	12/Jan/2025	09:00	12/Jan/2025	18:00	AMP WORK	PLANNED	Requested
87	RQ202495	OCC_226	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 1		D	Bus Bar and LBB Testing for Bay Extension	11/Jan/2025	17:00	12/Jan/2025	23:00		PLANNED	Requested
88	RQ202239	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BHADLA_2 (PG)		D	AMP of Transformer and Attending Punch Points	11/Jan/2025	17:00	12/Jan/2025	23:00		PLANNED	Requested
89	RQ202488	OCC_226	cpcc1_sd	BUS	400KV BUS 2 AT ROORKEE(PG)		D	AMP Work	11/Jan/2025	09:00	11/Jan/2025	18:00	AMP WORK	PLANNED	Requested
90	RQ202487	OCC_226	cpcc1_sd	BUS	400KV BUS 1 AT ROORKEE(PG)		D	AMP Work	10/Jan/2025	09:00	10/Jan/2025	18:00	AMP WORK	PLANNED	Requested
91	RQ202292	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DWARKA (PG)		D	AMP and Relay Testing of ICT	10/Jan/2025	09:00	10/Jan/2025	18:00	AMP and Relay Testing of ICT	PLANNED	Requested
92	RQ202238	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BHADLA_2 (PG)		D	AMP of Transformer and Attending Punch Points	09/Jan/2025	17:00	10/Jan/2025	23:00		PLANNED	Requested
93	RQ202228	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BHINMAL(PG)		D	ASSOCIATED BAY CT OIL SAMPLING AFTER SIX MONTH (06) OF CHARGING	09/Jan/2025	09:00	09/Jan/2025	18:00	ASSOCIATED BAY CT OIL SAMPLING AFTER SIX MONTH (06) OF CHARGING	PLANNED	Requested
94	RQ202237	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA_2 (PG)		D	AMP of Transformer and Attending Punch Points	07/Jan/2025	17:00	08/Jan/2025	23:00		PLANNED	Requested
95	RQ202291	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DWARKA (PG)		D	AMP and Relay Testing of ICT	07/Jan/2025	09:00	07/Jan/2025	18:00	AMP and Relay Testing of ICT	PLANNED	Requested
96	RQ202490	OCC_226	cpcc1_sd	BUS	400KV BUS 2 AT GURGAON(PG)		D	BUS BAR RELAY TESTING	07/Jan/2025	09:00	07/Jan/2025	18:00	BUS BAR RELAY TESTING	PLANNED	Requested
97	RQ202302	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BIKANER_2 (PBTSL)		D	Bay Extension works	06/Jan/2025	17:00	13/Jan/2025	23:00	Bay Extension works	PLANNED	Requested
98	RQ202226	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BHINMAL(PG)		D	AMP Work	06/Jan/2025	09:00	06/Jan/2025	18:00	AMP WORK	PLANNED	Requested
99	RQ202489	OCC_226	cpcc1_sd	BUS	400KV BUS 1 AT GURGAON(PG)		D	BUS BAR RELAY TESTING	06/Jan/2025	09:00	06/Jan/2025	18:00	BUS BAR RELAY TESTING	PLANNED	Requested
100	RQ202294	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MEERUT(PG)		C	OIL LEAKAGE ATTENDING	06/Jan/2025	09:00	11/Jan/2025	18:00	OIL LEAKAGE ATTENDING	PLANNED	Requested
101	RQ202248	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ROORKEE(PG)		D	RELAY RETROFIT WORK	05/Jan/2025	09:00	05/Jan/2025	18:00		PLANNED	Requested
102	RQ202482	OCC_226	cpcc1_sd	BUS	400KV BUS 2 AT BHINMAL(PG)		D	AMP Work	04/Jan/2025	09:00	04/Jan/2025	18:00	AMP WORK	PLANNED	Requested
103	RQ202247	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ROORKEE(PG)		D	RELAY RETROFIT WORK	04/Jan/2025	09:00	04/Jan/2025	18:00		PLANNED	Requested
104	RQ202253	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT TUGHLAKABAD(PG)		D	AMP WORK OF TRANSFORMER	04/Jan/2025	08:00	04/Jan/2025	18:00		PLANNED	Requested
105	RQ202246	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT JAIPUR SOUTH(PG)		D	AMP OF TRANSFORMER &reactification of CoE Audit Point	03/Jan/2025	09:00	03/Jan/2025	20:00		PLANNED	Requested
106	RQ202293	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MEERUT(PG)		D	AMP WORK and oil leakage attending	03/Jan/2025	09:00	03/Jan/2025	18:00	AMP WORK	PLANNED	Requested
107	RQ202481	OCC_226	cpcc1_sd	BUS	400KV BUS 1 AT BHINMAL(PG)		D	AMP Work	02/Jan/2025	09:00	02/Jan/2025	18:00	AMP WORK	PLANNED	Requested
108	RQ202274	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FATEHGARH_II(PG)		D	For erection work of bay extension of 400kv/220kv ICT 11 Dia at Fatehgarh 2 RS INFRA	01/Jan/2025	17:00	06/Jan/2025	23:00		PLANNED	Requested
109	RQ202245	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT JAIPUR SOUTH(PG)		D	10 year test of ICT-01	01/Jan/2025	09:00	01/Jan/2025	20:00		PLANNED	Requested
110	RQ203378	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAHUPURI(UPI)-BIHARSHARIFF(PG) (PG) CKT-2	POWERGRID, UPPTCL	D	PORCELAIN TO POLYMER INSULATOR REPLACEMENT WORK ALONGWITH NON AUTO A/R OF CKT-1	09/Jan/2025	09:00	09/Jan/2025	17:30		PLANNED	Requested
111	RQ203379	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAHUPURI(UPI)-BIHARSHARIFF(PG) (PG) CKT-1	POWERGRID, UPPTCL	D	PORCELAIN TO POLYMER INSULATOR REPLACEMENT WORK ALONGWITH NON AUTO A/R MODE OF CKT-2	08/Jan/2025	09:00	08/Jan/2025	17:30		PLANNED	Requested
112	RQ203391	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MUZAFFARPUR(PG) (POWERLINK) CKT-2	POWERLINK	D	AMP WORK OF LINE EQUIPMENT & LINE REACTOR AMP OF GORAKHPUR CKT-2 AT MUZAFFARPUR	07/Jan/2025	09:00	07/Jan/2025	17:30		PLANNED	Requested
113	RQ203390	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MUZAFFARPUR(PG) (POWERLINK) CKT-1	POWERLINK	D	AMP WORKS OF LINE EQUIPMENT & LINE REACTOR OF GORAKHPUR CKT-1 AT MUZAFFARPUR	06/Jan/2025	09:00	06/Jan/2025	17:30		PLANNED	Requested
114	RQ202500	OCC_226	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 4		D	Bus Bar and LBB Testing for Bay Extension	22/Jan/2025	17:00	24/Jan/2025	23:00		PLANNED	Requested
115	RQ202499	OCC_226	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 3		D	Bus Bar and LBB Testing for Bay Extension	19/Jan/2025	17:00	21/Jan/2025	23:00		PLANNED	Requested
116	RQ202507	OCC_226	cpcc1_sd	BUS	220 KV BHADLA(PG) -BUS 5		D	AMP Work	10/Jan/2025	17:00	10/Jan/2025	23:59		PLANNED	Requested
117	RQ202508	OCC_226	cpcc1_sd	BUS	220 KV BHADLA(PG) -BUS 6		D	AMP Work	09/Jan/2025	17:00	09/Jan/2025	23:59		PLANNED	Requested

118	RQ202492	OCC_226	cpcc1_sd	BUS	220KV BUS 2 AT GURGAON(PG)		D	BUS BAR RELAY TESTING	09/Jan/2025	09:00	09/Jan/2025	18:00	BUS BAR RELAY TESTING	PLANNED	Requested	
119	RQ202491	OCC_226	cpcc1_sd	BUS	220KV BUS 1 AT GURGAON(PG)		D	BUS BAR RELAY TESTING	08/Jan/2025	09:00	08/Jan/2025	18:00	BUS BAR RELAY TESTING	PLANNED	Requested	
120	RQ202506	OCC_226	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 4		D	AMP Work	07/Jan/2025	17:00	07/Jan/2025	23:59		PLANNED	Requested	
121	RQ202505	OCC_226	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 3		D	AMP Work	06/Jan/2025	17:00	06/Jan/2025	23:59		PLANNED	Requested	
122	RQ202557	OCC_226	cpcc1_sd	BUS	220KV BUS 1 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package	20/Jan/2025	09:00	21/Jan/2025	20:00	For Construction Activities of SS-104 Package	PLANNED	Requested	
123	RQ202556	OCC_226	cpcc1_sd	BUS	220KV BUS 2 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package	18/Jan/2025	09:00	19/Jan/2025	20:00	For Construction Activities of SS-104 Package	PLANNED	Requested	
124	RQ202570	OCC_226	cpcc1_sd	BUS	220KV BUS 1 AT BAGHPAT(PG)		C	Rectification of P.D defect in 220kV Main Bus-1	15/Jan/2025	09:00	18/Jan/2025	20:00	Along with requested transmission lines.	PLANNED	Requested	
125	RQ202555	OCC_226	cpcc1_sd	BUS	400KV BUS 2 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package	15/Jan/2025	09:00	16/Jan/2025	20:00	For Construction Activities of SS-104 Package	PLANNED	Requested	
126	RQ202554	OCC_226	cpcc1_sd	BUS	400KV BUS 1 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package	13/Jan/2025	09:00	14/Jan/2025	20:00	For Construction Activities of SS-104 Package	PLANNED	Requested	
127	RQ202553	OCC_226	cpcc1_sd	BUS	400KV BUS 2 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package	11/Jan/2025	09:00	12/Jan/2025	20:00	For Construction Activities of SS-104 Package	PLANNED	Requested	
128	RQ202512	OCC_226	cpcc1_sd	BUS	220KV BUS 2 AT SIKAR(PG)		D	For AMP work	10/Jan/2025	09:00	10/Jan/2025	18:00	FOR AMP WORK	PLANNED	Requested	
129	RQ202511	OCC_226	cpcc1_sd	BUS	220KV BUS 1 AT SIKAR(PG)		D	For AMP work	09/Jan/2025	09:00	09/Jan/2025	18:00	FOR AMP WORK	PLANNED	Requested	
130	RQ202504	OCC_226	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 2		D	For scheme checking work	09/Jan/2025	09:00	10/Jan/2025	18:00		PLANNED	Requested	
131	RQ202510	OCC_226	cpcc1_sd	BUS	400KV BUS 1 AT AJMER(PG)		D	For AMP work	08/Jan/2025	09:00	08/Jan/2025	18:00	FOR AMP WORK	PLANNED	Requested	
132	RQ202552	OCC_226	cpcc1_sd	BUS	400KV BUS 1 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package	08/Jan/2025	09:00	09/Jan/2025	20:00	For Construction Activities of SS-104 Package	PLANNED	Requested	
133	RQ202509	OCC_226	cpcc1_sd	BUS	765KV BUS 1 AT AJMER(PG)		D	For AMP work	07/Jan/2025	09:00	07/Jan/2025	18:00	FOR AMP WORK	PLANNED	Requested	
134	RQ202503	OCC_226	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 1		D	For scheme checking work	07/Jan/2025	09:00	08/Jan/2025	18:00		PLANNED	Requested	
135	RQ202551	OCC_226	cpcc1_sd	BUS	220KV BUS 1 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package	07/Jan/2025	09:00	07/Jan/2025	20:00	For Construction Activities of SS-104 Package	PLANNED	Requested	
136	RQ202550	OCC_226	cpcc1_sd	BUS	220KV BUS 2 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package	06/Jan/2025	09:00	06/Jan/2025	20:00	For Construction Activities of SS-104 Package	PLANNED	Requested	
137	RQ202501	OCC_226	cpcc1_sd	BUS	765 KV KHETRI (PG) - BUS 1		D	FOR PUNCH POINT WORK IN BAY EXTENSION WORK UNDER PNTL	05/Jan/2025	09:00	06/Jan/2025	18:00		PLANNED	Requested	
138	RQ202502	OCC_226	cpcc1_sd	BUS	765 KV KHETRI (PG) - BUS 2		D	FOR PUNCH POINT WORK IN BAY EXTENSION WORK UNDER PNTL	03/Jan/2025	09:00	04/Jan/2025	18:00		PLANNED	Requested	
139	RQ202696	OCC_226	stuup_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-1		D	765 KV S/c Mainpuri- Bara ckt 1 transmission line stringing work	22/Jan/2025	08:00	22/Jan/2025	18:00		PLANNED	Requested	
140	RQ202784	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-BHIWANI (PG) CKT-1		D	Reactor & Reactor Bay AMP and Replacement of Decaan make singlr pilot Polymer insulator (at 710 & 711 dropper) with double istring insulator	31/Jan/2025	08:00	31/Jan/2025	18:00	Kindly approve.	PLANNED	Requested	
141	RQ202783	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-1		D	Reactor & Reactor Bay AMP and Replacement of Decaan make singlr pilot Polymer insulator (at 701 & 702 dropper) with double istring insulator	29/Jan/2025	08:00	29/Jan/2025	18:00	Kindly approve.	PLANNED	Requested	
142	RQ202776	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-MEERUT (PG) CKT-1		D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	20/Jan/2025	08:00	20/Jan/2025	18:00	Kindly approve.	PLANNED	Requested	
143	RQ202904	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-2	POWERGRID	D	CC Ring Fixing and Jumper Bolt Tightening work	30/Jan/2025	09:00	30/Jan/2025	18:00		PLANNED	Requested	
144	RQ202900	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWERGRID	D	CC Ring Fixing and Jumper Bolt Tightening.	29/Jan/2025	09:00	29/Jan/2025	18:00		PLANNED	Requested	
145	RQ202899	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-2	POWERGRID	D	CC Ring fixing and Spacer fixing.	21/Jan/2025	08:00	23/Jan/2025	18:00		PLANNED	Requested	
146	RQ203213	OCC_226	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-2	POWERGRID	D	Installation of bird diverters in the line	16/Jan/2025	15:00	31/Jan/2025	23:00	other ckt put in Non auto mode	PLANNED	Requested	
147	RQ203205	OCC_226	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT 2	POWERGRID	D	Installation of bird diverters in the line	16/Jan/2025	15:00	31/Jan/2025	23:00	other ckt put in Non auto mode	PLANNED	Requested	
148	RQ203207	OCC_226	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT 2	POWERGRID	D	Installation of bird diverters in the line	16/Jan/2025	15:00	31/Jan/2025	23:00	other ckt put in Non auto mode	PLANNED	Requested	
149	RQ202977	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-2	POWERGRID	D	Installation of Counter weight in Gantry-1 Tower of 765kV Orai-Gwalior line at Orai End. Shutdown of 765kV Orai-Gwalior line required along with simultaneous shutdown of 765kV Orai-Aligarh -2 (as below Gwalior Gantry Tower, Aligarh-2 Line Reactor 765KV Bushing is falling.	10/Jan/2025	08:00	10/Jan/2025	18:00		PLANNED	Requested	
150	RQ202847	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-1	POWERGRID	D	5 Year AMP of Line Reactor & Line Switchyard equipments	10/Jan/2025	08:00	10/Jan/2025	18:00		PLANNED	Requested	
151	RQ203095	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-ALIGARH (PG) CKT-1	POWERGRID	D	RECTIFICATION OF S/D NATURE DEFECTS	07/Jan/2025	08:00	08/Jan/2025	18:00		PLANNED	Requested	

152	RQ202898	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-1	POWERGRID	D	Insulator Replacement works.	07/Jan/2025	08:00	09/Jan/2025	18:00			PLANNED	Requested	
153	RQ202922	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-ALIGARH (PG) CKT-1	POWERGRID	D	RECTIFICATION OF S/D NATURE DEFECTS	06/Jan/2025	09:00	06/Jan/2025	18:00			PLANNED	Requested	
154	RQ202896	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-FATEHPUR (PG) CKT-1	POWERGRID	D	CC Ring Fixing, Jumper Tightening	03/Jan/2025	08:00	04/Jan/2025	18:00			PLANNED	Requested	
155	RQ203212	OCC_226	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-1	POWERGRID	D	Installation of bird diverters in the line	01/Jan/2025	15:00	15/Jan/2025	23:00	other ckt put in Non auto mode		PLANNED	Requested	
156	RQ203204	OCC_226	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-1	POWERGRID	D	Installation of bird diverters in the line	01/Jan/2025	15:00	15/Jan/2025	23:00	other ckt put in Non auto mode		PLANNED	Requested	
157	RQ203206	OCC_226	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1	POWERGRID	D	Installation of bird diverters in the line	01/Jan/2025	15:00	15/Jan/2025	23:00	other ckt put in Non auto mode		PLANNED	Requested	
158	RQ202072	OCC_226	apl_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-2	BKTL	D	Cross-Arm Replacement work, Insulator Replacement Work & Hardware Tightening Work at BKTL Line from 27.01.25 to 02.02.2025	27/Jan/2025	17:00	02/Feb/2025	18:00	Cross-Arm Replacement work, Insulator Replacement Work & Hardware Tightening Work at BKTL Line from 27.01.25 to 02.02.2025		PLANNED	Requested	
159	RQ202071	OCC_226	apl_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-1	BKTL	C	Cross-Arm Replacement work, Insulator Replacement Work & Hardware Tightening Work at BKTL Line from 24.01.2025 to 04-02-2025	24/Jan/2025	19:00	04/Feb/2025	20:00	Cross-Arm Replacement work, Insulator Replacement Work & Hardware Tightening Work at BKTL Line from 24.01.2025 to 04-02-2025		PLANNED	Requested	
160	RQ202046	OCC_226	apl_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-2	BKTL	C	Aircel replacement activity of reactor	22/Jan/2025	08:00	23/Jan/2025	20:00	Aircel replacement activity of reactor		PLANNED	Requested	
161	RQ203154	OCC_226	slcds_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-2	RRVPNL	D	Installation, Configuration and Commissioning of New/Repaired line distance protection M-1 Relay (ABB REL 670) in place of existing defective relay. AND for attending R-Phase defective circuit breaker of 765 KV Line Reactor Bank-2. (Shutdown required in day hours from 09:00 Hrs. to 18:00 Hrs.)	18/Jan/2025	08:00	19/Jan/2025	18:00			PLANNED	Requested	
162	RQ202093	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-1	UPPTCL	C	FOR CHRGING OF 80MVAR SPARE PHASE LINE REACTOR UNIT AS R PHASE UNIT AT >X FATEHBAD END TO ATTEND OIL LEAKAGE IN R PHASE UNIT	16/Jan/2025	09:00	16/Jan/2025	16:00			PLANNED	Requested	
163	RQ202897	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-JAWAHARPUR_TPS (UP)	UPPTCL	C	"As requested by TTL, Arrange shutdown of 765 KV Gr Noida Jawaharpur TPS (TPS) Line for construction of LULO Line of 400 kv shamli aligarh at THDC KHURJA/ for stringing of OPGW cable between tower no. T1, T2, T3 & T4 via 765 KV tower peak -reg."	03/Jan/2025	09:00	03/Jan/2025	15:00			PLANNED	Requested	
164	RQ203224	OCC_226	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-2	PASTL	D	Construction Work For Integration of Tie Bay with 703L	07/Jan/2025	08:00	07/Jan/2025	18:00			PLANNED	Requested	
165	RQ203223	OCC_226	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-1	PASTL	D	Construction Work For Integration of Tie Bay with 703L	06/Jan/2025	08:00	06/Jan/2025	18:00			PLANNED	Requested	
166	RQ202314	OCC_226	stuup_sd	BUS	765KV BUS 2 AT AGRA FATEHBAD(UP)	UPPTCL	C	* FOR ANNUAL MAINTENANCE OF BUS AND ASSOCIATED ELEMENTS	29/Jan/2025	09:00	29/Jan/2025	18:00			PLANNED	Requested	
167	RQ202313	OCC_226	stuup_sd	BUS	765KV BUS 1 AT AGRA FATEHBAD(UP)	UPPTCL	C	* FOR ANNUAL MAINTENANCE OF BUS AND ASSOCIATED ELEMENTS	28/Jan/2025	09:00	28/Jan/2025	18:00			PLANNED	Requested	
168	RQ202324	OCC_226	stuup_sd	BUS	765KV BUS 1 AT UNNAO(UP)	UPPTCL	C	* HUT DOWN OF 765KV MAIN BUS-1 FOR Alignment and adjustment of R Phase 89A >X Isolator connected through 765kv Main Bus-I of Ba	09/Jan/2025	09:00	09/Jan/2025	17:00			PLANNED	Requested	
169	RQ202325	OCC_226	stuup_sd	BUS	765KV BUS 2 AT UNNAO(UP)	UPPTCL	C	* SHUT DOWN OF 765KV MAIN BUS-2 FOR Alignment and adjustment of R Phase >X 89B Isolator connected through 765kv Main Bus-II of	08/Jan/2025	09:00	08/Jan/2025	17:00			PLANNED	Requested	
170	RQ202526	OCC_226	cpcc1_sd	BUS	765 KV FATEHGARH_II(PG) -BUS 2		D	For AMP work	27/Jan/2025	17:00	28/Jan/2025	23:00			PLANNED	Requested	
171	RQ202525	OCC_226	cpcc1_sd	BUS	765 KV FATEHGARH_II(PG) -BUS 1		D	For AMP work	25/Jan/2025	17:00	26/Jan/2025	23:00			PLANNED	Requested	
172	RQ204294	OCC_226	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) -BUS 2		D	Bus Bar and LBB Testing for Bay Extension	06/Jan/2025	17:00	10/Jan/2025	23:00			PLANNED	Requested	
173	RQ202567	OCC_226	cpcc1_sd	BUS	765 KV BIKANER(PG) -BUS 2		C	765kv Bay Extension Work under SS-104 Package at Bikaner SS	06/Jan/2025	15:00	09/Jan/2025	23:00	765kv Bay Extension Work under SS-104 Package at Bikaner SS		PLANNED	Requested	
174	RQ202493	OCC_226	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) -BUS 1		D	Bus Bar and LBB Testing for Bay Extension	01/Jan/2025	17:00	05/Jan/2025	23:00			PLANNED	Requested	

175	RQ202566	OCC_226	cpcc1_sd	BUS	765 KV BIKANER(PG) - BUS 1		C	765KV Bay Extension Work under S5-104 Package at Bikaner SS	01/Jan/2025	15:00	04/Jan/2025	23:00	765KV Bay Extension Work under S5-104 Package at Bikaner SS	PLANNED	Requested	
176	RQ202851	OCC_226	cpcc3_sd	BUS	765 KV BAREILLY_2(PG) - BUS 2	POWERGRID	D	To fix missing spacers and replace faulty polymer insulators.	07/Jan/2025	09:30	07/Jan/2025	17:30		PLANNED	Requested	
177	RQ202850	OCC_226	cpcc3_sd	BUS	765 KV BAREILLY_2(PG) - BUS 1	POWERGRID	D	To fix missing spacers and replace faulty polymer insulators.	06/Jan/2025	09:30	06/Jan/2025	17:30		PLANNED	Requested	
178	RQ203225	OCC_226	cpcc1_sd	BUS	765 KV SIKAR_2(PSTL) - BUS 1	PSTCL	C	Construction Work For Integration of 701 & 704 Bays with 765KV Bus-1	02/Jan/2025	08:00	03/Jan/2025	18:00		PLANNED	Requested	
179	RQ202679	OCC_226	cpcc1_sd	BR/BSR/MS/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV PHAGI(RS)	PAPTL	D	For AMP work	29/Jan/2025	08:00	30/Jan/2025	18:00		PLANNED	Requested	
180	RQ202855	OCC_226	stuup_sd	BR/BSR/MS/M SR	240 MVAR BUS REACTOR NO 1 AT 765KV AGRA FATEHBAD(UP)	UPPTCL	D	* For Charging of 80MVar Spare Phase Bus Reactor Unit as b-Phase Unit	27/Jan/2025	10:00	27/Jan/2025	16:00		PLANNED	Requested	
181	RQ202581	OCC_226	stuup_sd	BR/BSR/MS/M SR	189 MVAR BUS REACTOR NO 1 AT 765KV UNNAO(UP)	UPPTCL	C	Replacement of gasket and O ring of main tank of 63 mvar Y phase bus reactor unit to stoppage heavy oil leakage	16/Jan/2025	09:00	30/Jan/2025	17:00	Above shut will be required if not avail in month of 12/2024	PLANNED	Requested	
182	RQ202472	OCC_226	stuup_sd	BR/BSR/MS/M SR	330 MVAR BUS REACTOR NO 1 AT 765 KV RAMPUR_PRSTL (UP)	UPPTCL	D	AMP works	03/Jan/2025	09:00	04/Jan/2025	17:30		PLANNED	Requested	
183	RQ202678	OCC_226	cpcc1_sd	BR/BSR/MS/M SR	240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)	POWERGRID	D	For AMP work	27/Jan/2025	08:00	28/Jan/2025	18:00		PLANNED	Requested	
184	RQ202637	OCC_226	cpcc1_sd	BR/BSR/MS/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV KOTESHWAR(PG)	POWERGRID	D	For implementation of updated mechanical protection settings.	20/Jan/2025	08:00	21/Jan/2025	18:00		PLANNED	Requested	
185	RQ202652	OCC_226	cpcc1_sd	BR/BSR/MS/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG)	POWERGRID	D	For AMP work	17/Jan/2025	08:00	17/Jan/2025	18:00		PLANNED	Requested	
186	RQ202650	OCC_226	cpcc1_sd	BR/BSR/MS/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG)	POWERGRID	D	Spare reactor switching	16/Jan/2025	08:00	16/Jan/2025	18:00		PLANNED	Requested	
187	RQ202649	OCC_226	cpcc1_sd	BR/BSR/MS/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV BHADLA(PG)	POWERGRID	D	For AMP work	15/Jan/2025	08:00	15/Jan/2025	18:00		PLANNED	Requested	
188	RQ202644	OCC_226	cpcc1_sd	BR/BSR/MS/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV BHADLA_2 (PG)	POWERGRID	D	For AMP work	08/Jan/2025	08:00	09/Jan/2025	18:00		PLANNED	Requested	
189	RQ202643	OCC_226	cpcc1_sd	BR/BSR/MS/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV BHADLA_2 (PG)	POWERGRID	D	For AMP work	06/Jan/2025	08:00	07/Jan/2025	18:00		PLANNED	Requested	
190	RQ202658	OCC_226	cpcc1_sd	BR/BSR/MS/M SR	240 MVAR BUS REACTOR NO 1 AT 765KV JHATIKARA(PG)	POWERGRID	D	CSD FINETUNNING	06/Jan/2025	08:00	06/Jan/2025	18:00		PLANNED	Requested	
191	RQ202675	OCC_226	cpcc1_sd	BR/BSR/MS/M SR	240 MVAR BUS REACTOR NO 1 AT 765KV CHITTORGARH(PG)	POWERGRID	D	For AMP work	01/Jan/2025	08:00	01/Jan/2025	18:00		PLANNED	Requested	
192	RQ202646	OCC_226	cpcc1_sd	BR/BSR/MS/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV KHETRI (PKTSL)	PKTSL	C	For internal inspection due to DGA violation	15/Jan/2025	08:00	20/Jan/2025	18:00		PLANNED	Requested	
193	RQ202647	OCC_226	cpcc1_sd	BR/BSR/MS/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV KHETRI (PKTSL)	PKTSL	C	For internal inspection due to DGA violation	09/Jan/2025	08:00	24/Jan/2025	14:00		PLANNED	Requested	
194	RQ203222	OCC_226	cpcc1_sd	BR/BSR/MS/M SR	330 MVAR BUS REACTOR NO 2 AT 765 KV SIKAR_2(PSTL)	PSTL	D	For CSD Fine Tuning	08/Jan/2025	14:00	08/Jan/2025	18:00		PLANNED	Requested	
195	RQ203220	OCC_226	cpcc1_sd	BR/BSR/MS/M SR	330 MVAR BUS REACTOR NO 1 AT 765 KV SIKAR_2(PSTL)	PSTL	D	For CSD Fine Tuning	08/Jan/2025	08:00	08/Jan/2025	14:00		PLANNED	Requested	
196	RQ202074	OCC_226	apl_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-2 @BIKANER(PG)	BKTL	D	Only Line Outage is required for Cross arm rectification work.	27/Jan/2025	17:00	02/Feb/2025	18:00	Only Line Outage is required for Cross arm rectification work.	PLANNED	Requested	
197	RQ202073	OCC_226	apl_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-1 @BIKANER(PG)	BKTL	C	Only Line Outage is required for Cross arm rectification work.	24/Jan/2025	19:00	04/Feb/2025	20:00	Only Line Outage is required for Cross arm rectification work.	PLANNED	Requested	
198	RQ202067	OCC_226	apl_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-2 @KHETRI (PKTSL)	BKTL	C	Aircel replacement activity of reactor	22/Jan/2025	08:00	23/Jan/2025	20:00	Aircel replacement activity of reactor	PLANNED	Requested	
199	RQ202602	OCC_226	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER-MOGA (PG) CKT-2 @BIKANER(PG)	POWERGRID	D	For AMP work	21/Jan/2025	08:00	21/Jan/2025	18:00		PLANNED	Requested	

200	RQ202603	OCC_226	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER-MOGA (PG) CKT-1 @BIKANER(PG)	POWERGRID	D	For AMP work	20/Jan/2025	08:00	20/Jan/2025	18:00		PLANNED	Requested	
201	RQ202598	OCC_226	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 @FATEHGARH_II(PG)	POWERGRID	D	Spare reactor switching	16/Jan/2025	08:00	16/Jan/2025	18:00		PLANNED	Requested	
202	RQ202597	OCC_226	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1 @FATEHGARH_II(PG)	POWERGRID	D	Spare reactor switching	15/Jan/2025	08:00	15/Jan/2025	18:00		PLANNED	Requested	
203	RQ202615	OCC_226	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2 @CHITTORGARH(PG)	POWERGRID	D	For AMP work	10/Jan/2025	08:00	10/Jan/2025	18:00		PLANNED	Requested	
204	RQ202590	OCC_226	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-CHITTORGARH (PG) CKT-1 @AJMER(PG)	POWERGRID	D	For AMP work	10/Jan/2025	08:00	10/Jan/2025	18:00		PLANNED	Requested	
205	RQ202616	OCC_226	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1 @CHITTORGARH(PG)	POWERGRID	D	For AMP work	08/Jan/2025	08:00	08/Jan/2025	18:00		PLANNED	Requested	
206	RQ202607	OCC_226	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LSR ON 765 KV AGRA-JHATIKARA (PG) CKT-1 @AFZALGARH(UP)	POWERGRID	D	CSD tuning work in 704LR bay with atleast 4 switching	07/Jan/2025	08:00	07/Jan/2025	18:00	at Jhatikra end	PLANNED	Requested	
207	RQ202614	OCC_226	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-CHITTORGARH (PG) CKT-1 @CHITTORGARH(PG)	POWERGRID	D	For AMP work	06/Jan/2025	08:00	06/Jan/2025	18:00		PLANNED	Requested	
208	RQ202613	OCC_226	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-CHITTORGARH (PG) CKT-2 @CHITTORGARH(PG)	POWERGRID	D	For AMP work	03/Jan/2025	08:00	03/Jan/2025	18:00		PLANNED	Requested	
209	RQ202611	OCC_226	cpcc1_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 @PHAGI(RS)	POWERGRID	D	AMP works for element and bay AMP(TIMING,CRM,DCRM DEW POINT,COIL CURRENT) works PRV-1&2 retrofitment (Viat Make).HV bushing tan delta point rectification.	03/Jan/2025	08:00	04/Jan/2025	18:00		PLANNED	Requested	
210	RQ202606	OCC_226	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PG) CKT-2 @JHATIKARA(PG)	POWERGRID	D	DISMANTLING OF B PH UNIT REACTOR	02/Jan/2025	08:00	02/Jan/2025	18:00		PLANNED	Requested	
211	RQ202610	OCC_226	cpcc1_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 @PHAGI(RS)	POWERGRID	D	AMP works for element and bay AMP(TIMING,CRM,DCRM DEW POINT,COIL CURRENT) works PRV-1&2 retrofitment (Viat Make).HV bushing tan delta point rectification.	01/Jan/2025	08:00	02/Jan/2025	18:00		PLANNED	Requested	
212	RQ202600	OCC_226	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_II(PG)	PFTL	D	Spare reactor switching	18/Jan/2025	08:00	18/Jan/2025	18:00		PLANNED	Requested	
213	RQ202599	OCC_226	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1 @FATEHGARH_II(PG)	PFTL	D	Spare reactor switching	17/Jan/2025	08:00	17/Jan/2025	18:00		PLANNED	Requested	
214	RQ203227	OCC_226	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2 @SIKAR_2(PSTL)	PSTL	D	For CSD Fine Tuning	11/Jan/2025	14:00	11/Jan/2025	23:00		PLANNED	Requested	

215	RQ203226	OCC_226	cpc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1 @SIKAR_2(PSTL)	PSTL	D	For CSD Fine Tuning	11/Jan/2025	08:00	11/Jan/2025	14:00		PLANNED	Requested	
216	RQ202605	OCC_226	cpc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1 @JHATIKARA(PG)	PKTSL	D	SPARE SWITCHING WORK	08/Jan/2025	08:00	08/Jan/2025	18:00		PLANNED	Requested	
217	RQ203229	OCC_226	cpc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-1 @SIKAR_2(PSTL)	PASTL	D	For CSD Fine Tuning	07/Jan/2025	08:00	07/Jan/2025	18:00		PLANNED	Requested	
218	RQ203228	OCC_226	cpc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-2 @SIKAR_2(PSTL)	PASTL	D	For CSD Fine Tuning	06/Jan/2025	08:00	06/Jan/2025	18:00		PLANNED	Requested	
219	RQ203320	OCC_226	sldrs_sd	BAY	70252A MAIN BAY - 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 AT PHAGI(RS)	POWERGRID	D	QUARTERLY MAINTENANCE WORK OF ASSOCATED BAY EQUIPMENTS	31/Jan/2025	08:00	31/Jan/2025	18:00		PLANNED	Requested	
220	RQ202759	OCC_226	cpc1_sd	BAY	708 TIE BAY - 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1 AND 765/400 KV 1500 MVA ICT 2 AT CHITTORGARH(PG)	POWERGRID	D	For AMP work	29/Jan/2025	08:00	29/Jan/2025	18:00		PLANNED	Requested	
221	RQ202758	OCC_226	cpc1_sd	BAY	707 MAIN BAY - 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1 AT CHITTORGARH(PG)	POWERGRID	D	For AMP work	28/Jan/2025	08:00	28/Jan/2025	18:00		PLANNED	Requested	
222	RQ202710	OCC_226	cpc1_sd	BAY	715 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	For AMP work	27/Jan/2025	08:00	28/Jan/2025	18:00		PLANNED	Requested	
223	RQ202754	OCC_226	cpc1_sd	BAY	705 TIE BAY - 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2 AND 765/400 KV 1500 MVA ICT 1 AT CHITTORGARH(PG)	POWERGRID	D	For AMP work	26/Jan/2025	08:00	26/Jan/2025	18:00		PLANNED	Requested	
224	RQ202709	OCC_226	cpc1_sd	BAY	707 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-1 (POWERGRID)	POWERGRID	D	For AMP work	25/Jan/2025	08:00	26/Jan/2025	18:00		PLANNED	Requested	
225	RQ202753	OCC_226	cpc1_sd	BAY	710 MAIN BAY - 765KV AJMER-CHITTORGARH (PG) CKT-2 AT CHITTORGARH(PG)	POWERGRID	D	For AMP work	24/Jan/2025	08:00	24/Jan/2025	18:00		PLANNED	Requested	
226	RQ202708	OCC_226	cpc1_sd	BAY	710 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 (POWERGRID)	POWERGRID	D	For AMP work	23/Jan/2025	08:00	24/Jan/2025	18:00		PLANNED	Requested	
227	RQ202690	OCC_226	cpc1_sd	BAY	709 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT JHATIKARA(PG)	POWERGRID	D	For AMP work	22/Jan/2025	08:00	22/Jan/2025	18:00		PLANNED	Requested	
228	RQ202751	OCC_226	cpc1_sd	BAY	704 MAIN BAY - 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2 AT CHITTORGARH(PG)	POWERGRID	D	For AMP work	22/Jan/2025	08:00	22/Jan/2025	18:00		PLANNED	Requested	
229	RQ203198	OCC_226	cpc1_sd	BAY	70252A MAIN BAY - 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 AT PHAGI(RS)	POWERGRID	D	CB pending Amp(TIMING,DEW POINT,COIL CURRENT) work to be carried out	22/Jan/2025	08:00	22/Jan/2025	18:00		PLANNED	Requested	
230	RQ202707	OCC_226	cpc1_sd	BAY	716 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	For AMP work	21/Jan/2025	08:00	22/Jan/2025	18:00		PLANNED	Requested	
231	RQ202750	OCC_226	cpc1_sd	BAY	714 TIE BAY - 765KV AJMER-CHITTORGARH (PG) CKT-1 AND FUTURE AT CHITTORGARH(PG)	POWERGRID	D	For AMP work	20/Jan/2025	08:00	20/Jan/2025	18:00		PLANNED	Requested	

232	RQ203058	OCC_226	cpc3_sd	BAY	710 MAIN BAY - 765KV AGRA-FATEHPUR (PG) CKT-2 AT FATEHPUR(PG)	POWERGRID	C	Mechanism Overhauling of CB & bay Equipment Testing.	20/Jan/2025	08:00	25/Jan/2025	18:00		PLANNED	Requested	
233	RQ202706	OCC_226	cpc1_sd	BAY	710 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWERGRID	D	For AMP work	19/Jan/2025	08:00	20/Jan/2025	18:00		PLANNED	Requested	
234	RQ202705	OCC_226	cpc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG) (POWERGRID) AND 240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG) AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	For AMP work	17/Jan/2025	08:00	18/Jan/2025	18:00		PLANNED	Requested	
235	RQ202732	OCC_226	cpc1_sd	BAY	718 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV BHIWANI(PG)	POWERGRID	D	For AMP work	15/Jan/2025	08:00	16/Jan/2025	18:00		PLANNED	Requested	
236	RQ202748	OCC_226	cpc1_sd	BAY	704 MAIN BAY - 765 KV BIKANER(PG) - BUS 1 (POWERGRID) AND 765 KV BIKANER-BHADLA_2 (PG) CKT-1 AT 765 KV BIKANER(PG) (POWERGRID)	POWERGRID	D	For AMP work	15/Jan/2025	08:00	15/Jan/2025	18:00		PLANNED	Requested	
237	RQ202704	OCC_226	cpc1_sd	BAY	712 MAIN BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-1 (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWERGRID	D	For AMP work	15/Jan/2025	08:00	16/Jan/2025	18:00		PLANNED	Requested	
238	RQ202747	OCC_226	cpc1_sd	BAY	708 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT BIKANER(PG) (POWERGRID) AND 765 KV BIKANER-BHADLA_2 (PG) CKT-2 AT 765 KV BIKANER(PG) (POWERGRID)	POWERGRID	D	For AMP work	14/Jan/2025	08:00	14/Jan/2025	18:00		PLANNED	Requested	
239	RQ202866	OCC_226	cpc3_sd	BAY	711 TIE BAY - 765 KV AGRA-FATEHPUR (PG) CKT-2 AND FUTURE AT AGRA(PG)	POWERGRID	D	Amp of 711 Bay 765KV Fatehpur Ckt-2- Future Tie Bay	13/Jan/2025	10:00	13/Jan/2025	18:00		PLANNED	Requested	
240	RQ202731	OCC_226	cpc1_sd	BAY	716 MAIN BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 AT BHIWANI(PG)	POWERGRID	D	For AMP work	13/Jan/2025	08:00	14/Jan/2025	18:00		PLANNED	Requested	
241	RQ202703	OCC_226	cpc1_sd	BAY	711 TIE BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-1 (POWERGRID) AND 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG) AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	For AMP work	13/Jan/2025	08:00	14/Jan/2025	18:00		PLANNED	Requested	
242	RQ203057	OCC_226	cpc3_sd	BAY	707 MAIN BAY - 765KV AGRA-FATEHPUR (PG) CKT-1 AT FATEHPUR(PG)	POWERGRID	C	Mechanism Overhauling of CB & bay Equipment Testing.	13/Jan/2025	08:00	18/Jan/2025	18:00		PLANNED	Requested	
243	RQ202745	OCC_226	cpc1_sd	BAY	718 MAIN BAY - 765 KV BHADLA-BIKANER (PG) CKT-2 (POWERGRID) AND FUTURE AT 765 KV BIKANER(PG) (POWERGRID)	POWERGRID	D	For AMP work	12/Jan/2025	08:00	12/Jan/2025	18:00		PLANNED	Requested	
244	RQ202702	OCC_226	cpc1_sd	BAY	708 TIE BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 (POWERGRID) AND 240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG) AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	For AMP work	11/Jan/2025	08:00	12/Jan/2025	18:00		PLANNED	Requested	
245	RQ202730	OCC_226	cpc1_sd	BAY	715 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV BHIWANI(PG)	POWERGRID	D	For AMP work	10/Jan/2025	08:00	11/Jan/2025	18:00		PLANNED	Requested	

246	RQ202742	OCC_226	cpcc1_sd	BAY	710 MAIN BAY - 765 KV BIKANER-MOGA (PG) CKT-1 AT BIKANER	POWERGRID	D	For AMP work	09/Jan/2025	08:00	09/Jan/2025	18:00		PLANNED	Requested	
247	RQ202701	OCC_226	cpcc1_sd	BAY	720 TIE BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AND 765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PFTL) CKT-1 AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	For AMP work	09/Jan/2025	08:00	10/Jan/2025	18:00		PLANNED	Requested	
248	RQ202967	OCC_226	cpcc3_sd	BAY	709 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV LUCKNOW_2(PG)	POWERGRID	D	765KV BAY(709) AMP AS PER SCHEDULE	08/Jan/2025	09:00	08/Jan/2025	18:00		PLANNED	Requested	
249	RQ202741	OCC_226	cpcc1_sd	BAY	711 TIE BAY - 765 KV BIKANER-MOGA (PG) CKT-1 AND 765/400 KV 1500 MVA ICT 2 AT BIKANER(PG) AT 765 KV BIKANER(PG)	POWERGRID	D	For AMP work	08/Jan/2025	08:00	08/Jan/2025	18:00		PLANNED	Requested	
250	RQ202729	OCC_226	cpcc1_sd	BAY	708 TIE BAY - 765KV MEERUT-BHIWANI (PG) CKT-1 AND 765/400KV 1000 MVA ICT 2 AT BHIWANI(PG)	POWERGRID	D	For AMP work	07/Jan/2025	08:00	08/Jan/2025	18:00		PLANNED	Requested	
251	RQ202740	OCC_226	cpcc1_sd	BAY	713 MAIN BAY - 765 KV BIKANER-MOGA (PG) CKT-2 AT BIKANER	POWERGRID	D	For AMP work	07/Jan/2025	08:00	07/Jan/2025	18:00		PLANNED	Requested	
252	RQ202739	OCC_226	cpcc1_sd	BAY	714 TIE BAY - 765 KV BIKANER-MOGA (PG) CKT-2 AND FUTURE AT 765 KV BIKANER(PG)	POWERGRID	D	For AMP work	07/Jan/2025	08:00	07/Jan/2025	18:00		PLANNED	Requested	
253	RQ202738	OCC_226	cpcc1_sd	BAY	712 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT BIKANER(PG)	POWERGRID	D	For AMP work	06/Jan/2025	08:00	06/Jan/2025	18:00		PLANNED	Requested	
254	RQ202728	OCC_226	cpcc1_sd	BAY	717 TIE BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 AND 240 MVAR BUS REACTOR NO 2 AT 765KV BHIWANI(PG)	POWERGRID	D	For AMP work	05/Jan/2025	08:00	06/Jan/2025	18:00		PLANNED	Requested	
255	RQ202737	OCC_226	cpcc1_sd	BAY	709 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT BIKANER(PG)	POWERGRID	D	For AMP work	05/Jan/2025	08:00	05/Jan/2025	18:00		PLANNED	Requested	
256	RQ202736	OCC_226	cpcc1_sd	BAY	721 MAIN BAY - 765 KV BHADLA-BIKANER (PG) CKT-1 (POWERGRID) AND 765 KV BIKANER(PG) - BUS 2 AT 765 KV BIKANER(PG) (POWERGRID)	POWERGRID	D	For AMP work	04/Jan/2025	08:00	04/Jan/2025	18:00		PLANNED	Requested	
257	RQ202735	OCC_226	cpcc1_sd	BAY	720 TIE BAY - 765 KV BHADLA-BIKANER (PG) CKT-1 (POWERGRID) AND 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-1 AT 765 KV BIKANER(PG) (POWERGRID)	POWERGRID	D	For AMP work	03/Jan/2025	08:00	03/Jan/2025	18:00		PLANNED	Requested	
258	RQ203314	OCC_226	slclrs_sd	BAY	70552T TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS) (POWERGRID) AND 765 KV AJMER(PG)-PHAGI(RS) (PG) CKT-1 AT 765 KV PHAGI(RS) (POWERGRID)	POWERGRID	D	QUARTERLY MAINTENANCE WORK OF ASSOCITED BAY EQUIPMENTS	03/Jan/2025	08:00	03/Jan/2025	18:00		PLANNED	Requested	
259	RQ202734	OCC_226	cpcc1_sd	BAY	704 MAIN BAY - 765 KV BIKANER-MOGA (PG) CKT-2 (POWERGRID) AT MOGA	POWERGRID	D	For AMP work	02/Jan/2025	08:00	02/Jan/2025	18:00		PLANNED	Requested	
260	RQ202876	OCC_226	cpcc3_sd	BAY	705 TIE BAY - 765KV FATEHPUR(PG)-SASARAM(PG) (UNDEF) CKT-1 AND 765/400KV 1500 MVA ICT 1 AT FATEHPUR(PG)	POWERGRID	D	AMP works & bay equipment testing.	02/Jan/2025	08:00	02/Jan/2025	18:00		PLANNED	Requested	

261	RQ202727	OCC_226	cpcc1_sd	BAY	714 TIE BAY - 765KV MOGA-BHIWANI (PG) CKT-1 AND 240 MVAR BUS REACTOR NO 1 AT 765KV BHIWANI(PG)	POWERGRID	D	For AMP work	01/Jan/2025	08:00	02/Jan/2025	18:00		PLANNED	Requested	
262	RQ202733	OCC_226	cpcc1_sd	BAY	715 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT BIKANER(PG) (POWERGRID) AT 765 KV BIKANER(PG)	POWERGRID	D	For AMP work	01/Jan/2025	08:00	01/Jan/2025	18:00		PLANNED	Requested	
263	RQ202757	OCC_226	cpcc1_sd	BAY	705 TIE BAY - 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2 AND 765/400 KV 1500 MVA ICT 1 AT CHITTORGARH(PG)	POWERGRID	D	For AMP work	01/Jan/2025	08:00	31/Jan/2025	18:00		PLANNED	Requested	
264	RQ202689	OCC_226	cpcc1_sd	BAY	716 MAIN BAY - 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-1 (PNTL) AT 765 KV KHETRI (PKTSL)	PNTL	D	FOR PUNCHPOINT RECTIFICATION WORK	28/Jan/2025	08:00	28/Jan/2025	18:00		PLANNED	Requested	
265	RQ202688	OCC_226	cpcc1_sd	BAY	717 TIE BAY - 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-1 (PNTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (PNTL)	PNTL	D	FOR PUNCHPOINT RECTIFICATION WORK	27/Jan/2025	08:00	27/Jan/2025	18:00		PLANNED	Requested	
266	RQ202687	OCC_226	cpcc1_sd	BAY	719 MAIN BAY - 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-2 (PNTL) AT 765 KV KHETRI (PKTSL)	PNTL	D	FOR PUNCHPOINT RECTIFICATION WORK	26/Jan/2025	08:00	26/Jan/2025	18:00		PLANNED	Requested	
267	RQ202686	OCC_226	cpcc1_sd	BAY	720 TIE BAY - 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-2 (PNTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (PNTL)	PNTL	D	FOR PUNCHPOINT RECTIFICATION WORK	25/Jan/2025	08:00	25/Jan/2025	18:00		PLANNED	Requested	
268	RQ203197	OCC_226	cpcc1_sd	BAY	70552A MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)	RRVPNL	D	CB pending Amp(TIMING,DEW POINT) work to be carried out	21/Jan/2025	08:00	21/Jan/2025	18:00		PLANNED	Requested	
269	RQ203196	OCC_226	cpcc1_sd	BAY	70152A MAIN BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 AT PHAGI(RS)	RRVPNL	D	CB pending Amp(CRM,DCRM,DEW POINT,COIL CURRENT) work to be carried out	20/Jan/2025	08:00	20/Jan/2025	18:00		PLANNED	Requested	
270	RQ203321	OCC_226	slcdcrs_sd	BAY	70152A MAIN BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 AT PHAGI(RS)	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF ASSOCITED BAY EQUIPMENTS	17/Jan/2025	08:00	17/Jan/2025	18:00		PLANNED	Requested	
271	RQ203316	OCC_226	slcdcrs_sd	BAY	70752A MAIN BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-2 AT PHAGI(RS)	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF ASSOCITED BAY EQUIPMENTS	13/Jan/2025	08:00	13/Jan/2025	18:00		PLANNED	Requested	
272	RQ203317	OCC_226	slcdcrs_sd	BAY	70652B MAIN BAY - 765KV ANTA-PHAGI (RS) CKT-1 AT PHAGI(RS)	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF ASSOCITED BAY EQUIPMENTS	10/Jan/2025	08:00	10/Jan/2025	18:00		PLANNED	Requested	
273	RQ203318	OCC_226	slcdcrs_sd	BAY	70652T TIE BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-1 AND 765KV ANTA-PHAGI (RS) CKT-1 AT PHAGI(RS)	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF ASSOCITED BAY EQUIPMENTS	09/Jan/2025	08:00	09/Jan/2025	18:00		PLANNED	Requested	
274	RQ203319	OCC_226	slcdcrs_sd	BAY	70652A MAIN BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-1 AT PHAGI(RS)	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF ASSOCITED BAY EQUIPMENTS	07/Jan/2025	08:00	07/Jan/2025	18:00		PLANNED	Requested	
275	RQ203315	OCC_226	slcdcrs_sd	BAY	70552A MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF ASSOCITED BAY EQUIPMENTS	02/Jan/2025	08:00	02/Jan/2025	18:00		PLANNED	Requested	
276	RQ202142	OCC_226	cpcc2_sd	BAY	711 TIE BAY - 765KV MOGA-BHIWANI (PG) CKT-1 AND 765/400KV 1500 MVA ICT 2 AT MOGA(PG)		C	AMP work of Bay	17/Jan/2025	08:30	18/Jan/2025	18:00	Kindly approve.	PLANNED	Requested	
277	RQ202141	OCC_226	cpcc2_sd	BAY	704 MAIN BAY - 765 KV BIKANER-MOGA (PG) CKT-2 (POWERGRID) AT MOGA		C	AMP work of Bay	14/Jan/2025	08:30	15/Jan/2025	18:00	Kindly approve.	PLANNED	Requested	

278	RQ202865	OCC_226	stuup_sd	BAY	702 TIE BAY - 765/224.29 KV 825 MVA GT 1 AT OBRA_C_TPS(UP) (UPRVUNL) AND FUTURE AT 765 KV OBRA_C_TPS(UP) (UPRVUNL)	UPRVUNL	C	* SHUT DOWN OF TIE BAY 702 OBRA C LINE FOR CRM testing of 765KV Circuit >X Breaker(700-02-52) and 89A Isolator of Bay.	13/Jan/2025	09:00	13/Jan/2025	16:00			PLANNED	Requested	
279	RQ202868	OCC_226	stuup_sd	BAY	701 MAIN BAY - 765 KV OBRA_C_TPS(UP) - BUS 1 (UPRVUNL) AT 765 KV OBRA_C_TPS(UP) (UPRVUNL)	UPRVUNL	C	* SHUT DOWN OF BAY NO. 701 OBRA C LINE FOR CRM testing of 765KV Circuit >X Breaker(700-01-52) and 89B Isolator of Bay.	10/Jan/2025	09:00	10/Jan/2025	16:00			PLANNED	Requested	
280	RQ202867	OCC_226	stuup_sd	BAY	711 TIE BAY - 765 KV OBRA_C_TPS-UNNAO (UP) (UPRVUNL) AND FUTURE AT 765 KV OBRA_C_TPS(UP) (UPRVUNL)	UPRVUNL	C	* SHUT DOWN OF 765KV TIE BAY 711 FOR Annual Maintenance of Bay including >X Tan Delta Teasting of 765KV CT,Grading Capacitor of	07/Jan/2025	09:00	07/Jan/2025	17:00			PLANNED	Requested	
281	RQ202746	OCC_226	cpcc1_sd	BAY	717 TIE BAY - 765 KV BHADLA- BIKANER (PG) CKT-2 (PKTSL) AND 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-2 AT 765 KV BIKANER(PG) (PKTSL)	PKTSL	D	For AMP work	13/Jan/2025	08:00	13/Jan/2025	18:00			PLANNED	Requested	
282	RQ202744	OCC_226	cpcc1_sd	BAY	716 MAIN BAY - 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-2 (BKTL) AT 765 KV BIKANER(PG)	BKTL	D	For AMP work	11/Jan/2025	08:00	11/Jan/2025	18:00			PLANNED	Requested	
283	RQ202743	OCC_226	cpcc1_sd	BAY	719 MAIN BAY - 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-1 (BKTL) AT 765 KV BIKANER(PG)	BKTL	D	For AMP work	10/Jan/2025	08:00	10/Jan/2025	18:00			PLANNED	Requested	
284	RQ202905	OCC_226	stuup_sd	BAY	704 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT GR.NOIDA_2(UPC)	UPPTCL	C	Annual testing and maintenance works	09/Jan/2025	09:00	09/Jan/2025	18:00			PLANNED	Requested	
285	RQ203080	OCC_226	slclrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT PHAGI(RS)	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF ASSOCIATED BAY EQUIPMENTS	27/Jan/2025	09:00	27/Jan/2025	18:00			PLANNED	Requested	
286	RQ202265	OCC_226	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG)		C	For modification in the relay panel wiring & testing of ICT relay as per new approved scheme	25/Jan/2025	17:00	31/Jan/2025	23:00			PLANNED	Requested	
287	RQ202257	OCC_226	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT JHATIKARA(PG)		D	Isolator retrofitting work and finger replacement, CSD tune	20/Jan/2025	09:00	20/Jan/2025	18:00			PLANNED	Requested	
288	RQ202233	OCC_226	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 4 AT KOTESHWAR(PG)		D	For implementation of updated mechanical protection settings.	17/Jan/2025	09:30	18/Jan/2025	18:00			PLANNED	Requested	
289	RQ202256	OCC_226	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT JHATIKARA(PG)		D	Isolator retrofitting work and finger replacement, CSD tune	17/Jan/2025	09:00	17/Jan/2025	18:00			PLANNED	Requested	
290	RQ202823	OCC_226	cpcc2_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT MOGA(PG)		D	AMP Work	16/Jan/2025	10:00	16/Jan/2025	17:30	Kindly approve.		PLANNED	Requested	
291	RQ202299	OCC_226	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BIKANER(PG)		D	For Spare changeover and taking Yphase ICT in service	15/Jan/2025	17:00	15/Jan/2025	23:00			PLANNED	Requested	
292	RQ202232	OCC_226	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 3 AT KOTESHWAR(PG)		D	For implementation of updated mechanical protection settings.	15/Jan/2025	09:30	16/Jan/2025	18:00			PLANNED	Requested	
293	RQ202301	OCC_226	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT CHITTORGARH(PG)		D	Regular amp work and insulation coating	15/Jan/2025	09:00	16/Jan/2025	17:00			PLANNED	Requested	
294	RQ202255	OCC_226	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT JHATIKARA(PG)		D	Isolator retrofitting work and finger replacement, CSD tune	15/Jan/2025	09:00	15/Jan/2025	18:00			PLANNED	Requested	
295	RQ202298	OCC_226	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BIKANER(PG)		D	For AMP works	14/Jan/2025	17:00	14/Jan/2025	23:00			PLANNED	Requested	
296	RQ202297	OCC_226	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BIKANER(PG)		D	For AMP works	13/Jan/2025	17:00	13/Jan/2025	23:00			PLANNED	Requested	
297	RQ202268	OCC_226	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG)		D	Commissioning of Ladder logic & spare switching, AMP	13/Jan/2025	17:00	14/Jan/2025	23:00			PLANNED	Requested	
298	RQ202231	OCC_226	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 2 AT KOTESHWAR(PG)		D	For implementation of updated mechanical protection settings.	13/Jan/2025	09:30	14/Jan/2025	18:00			PLANNED	Requested	
299	RQ202300	OCC_226	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT CHITTORGARH(PG)		D	Regular amp work and insulation coating	13/Jan/2025	09:00	14/Jan/2025	17:00			PLANNED	Requested	
300	RQ202254	OCC_226	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT JHATIKARA(PG)		D	Isolator retrofitting work and finger replacement, CSD tune	13/Jan/2025	09:00	13/Jan/2025	18:00			PLANNED	Requested	
301	RQ202267	OCC_226	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 6 AT FATEHGARH_II(PG)		D	Commissioning of Ladder logic & spare switching,	11/Jan/2025	17:00	12/Jan/2025	23:00			PLANNED	Requested	
302	RQ202230	OCC_226	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 1 AT KOTESHWAR(PG)		D	For implementation of updated mechanical protection settings.	10/Jan/2025	09:30	11/Jan/2025	18:00			PLANNED	Requested	

303	RQ202266	OCC_226	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 5 AT FATEHGARH_II(PG)		D	Commissioning of Ladder logic & spare switching.	09/Jan/2025	17:00	10/Jan/2025	23:00		PLANNED	Requested
304	RQ202236	OCC_226	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BHADLA_2 (PG)		D	AMP of Transformer and Attending Punch Points	05/Jan/2025	17:00	06/Jan/2025	23:00		PLANNED	Requested
305	RQ202264	OCC_226	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG)		D	For Spare ICT switching, AMP & CoE compliances	05/Jan/2025	17:00	06/Jan/2025	23:00		PLANNED	Requested
306	RQ202235	OCC_226	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG)		D	AMP of Transformer and Attending COE Points	03/Jan/2025	17:00	04/Jan/2025	23:00		PLANNED	Requested
307	RQ202263	OCC_226	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG)		D	For Spare ICT switching, AMP & CoE compliances	03/Jan/2025	17:00	04/Jan/2025	23:00		PLANNED	Requested
308	RQ202259	OCC_226	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT AJMER(PG)		D	For AMP work	03/Jan/2025	09:00	03/Jan/2025	18:00		PLANNED	Requested
309	RQ202258	OCC_226	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT AJMER(PG)		D	For AMP work	02/Jan/2025	09:00	02/Jan/2025	18:00		PLANNED	Requested
310	RQ202250	OCC_226	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL)		D	For scheme checking work	02/Jan/2025	09:00	02/Jan/2025	17:00		PLANNED	Requested
311	RQ202234	OCC_226	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG)		D	AMP of Transformer and Attending COE Points	01/Jan/2025	17:00	02/Jan/2025	23:00		PLANNED	Requested
312	RQ202262	OCC_226	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG)		D	For Spare ICT switching, AMP & CoE compliances	01/Jan/2025	17:00	02/Jan/2025	23:00		PLANNED	Requested
313	RQ202249	OCC_226	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL)		D	For scheme checking work	01/Jan/2025	09:00	01/Jan/2025	17:00		PLANNED	Requested
314	RQ202902	OCC_226	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT GR.NOIDA_2(UPC)	UPPTCL	C	R phase will be free to attend header pipe leakage, 1500 MVA ICT-2 will be charge with spare phase, Y phase and B phase.	21/Jan/2025	11:00	21/Jan/2025	12:00		PLANNED	Requested
315	RQ202901	OCC_226	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT GR.NOIDA_2(UPC)	UPPTCL	C	Y phase will be free to attend header pipe leakage, 1500 MVA ICT-1 will be charge with spare phase, R phase and B phase.	20/Jan/2025	11:00	20/Jan/2025	12:00		PLANNED	Requested
316	RQ202180	OCC_226	stuup_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 3 AT UNNAO(UP)	UPPTCL	C	* Attending oil leakage <-<> annual maintenance and testing work of >X 1000 MVA ICT-III	06/Jan/2025	09:00	09/Jan/2025	18:00		PLANNED	Requested
317	RQ202996	OCC_226	stuup_sd	TRANSFORMER	765/21 KV 825 MVA GT 3 AT LALITPUR(LPG)	UPPTCL	C	For Preventive checks of Unit#3 associated GT-bay Clamp & connectors tightness chacking , GT & UT Monsoon protection & To attend oil leakage if any.	05/Jan/2025	10:00	01/Feb/2025	18:00	UPPCL Approved outage of LPGCL Unit#3 (660 MW) For AOH	PLANNED	Requested
318	RQ202849	OCC_226	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT ALIGARH(PG)	POWERGRID	D	5 Year AMP and modification in protection circuits	16/Jan/2025	08:00	16/Jan/2025	18:00		PLANNED	Requested
319	RQ202848	OCC_226	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT ALIGARH(PG)	POWERGRID	D	5 Year AMP and modification in protection circuits	14/Jan/2025	08:00	14/Jan/2025	18:00		PLANNED	Requested
320	RQ202860	OCC_226	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT AGRA(PG)	POWERGRID	D	Implementation of interlock of Backup protection with OCEF. OSR Modification. AMP of ICT	10/Jan/2025	10:00	10/Jan/2025	18:00		PLANNED	Requested
321	RQ202864	OCC_226	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT AGRA(PG)	POWERGRID	D	Implementation of interlock of Backup protection with OCEF. OSR Modification. AMP of ICT	08/Jan/2025	10:00	08/Jan/2025	18:00		PLANNED	Requested
322	RQ203231	OCC_226	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT SIKAR_2(PSTL)	PSTL	D	For CSD Fine Tuning	10/Jan/2025	08:00	10/Jan/2025	18:00		PLANNED	Requested
323	RQ203230	OCC_226	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT SIKAR_2(PSTL)	PSTL	D	For CSD Fine Tuning	09/Jan/2025	08:00	09/Jan/2025	18:00		PLANNED	Requested
324	RQ202926	OCC_226	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEGARH(PG)-NUHIAWALI(HV) (HV) CKT-1	HVPNL	D	Gen Mtc. and line testing	31/Jan/2025	09:00	31/Jan/2025	18:00	400kV Main Bus-1 shutdown is also required with this shutdown	PLANNED	Requested
325	RQ202925	OCC_226	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEGARH(PG)-KIRORI(HV) (HV) CKT-2	HVPNL	D	Gen Mtc. and line testing	30/Jan/2025	09:00	30/Jan/2025	18:00	400kV Main Bus-1 shutdown is also required with this shutdown	PLANNED	Requested
326	RQ202923	OCC_226	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEGARH(PG)-FATEHABAD(PG) (HV) CKT-1	HVPNL	D	Gen Mtc. and line testing	29/Jan/2025	09:00	29/Jan/2025	18:00	400kV Main Bus-1 shutdown is also required with this shutdown	PLANNED	Requested
327	RQ202924	OCC_226	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEGARH(PG)-KIRORI(HV) (HV) CKT-1	HVPNL	D	Gen Mtc. and line testing	28/Jan/2025	09:00	28/Jan/2025	18:00	400kV Main Bus-1 shutdown is also required with this shutdown	PLANNED	Requested
328	RQ202672	OCC_226	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-2	HVPNL	D	For replacement of defective PLCC Protection Coupler Channel-1 & 2 (Make - BPL) With New ZIV Make - PLCC Protection Coupler both ends on daily basis.	20/Jan/2025	09:00	21/Jan/2025	17:00		PLANNED	Requested
329	RQ203109	OCC_226	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JINDI(PG)-KIRORI(HV) (HVPNL) CKT-2	HVPNL	D	For maintenance of 400kV Breaker	15/Jan/2025	15:00	15/Jan/2025	19:00		PLANNED	Requested
330	RQ203108	OCC_226	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JINDI(PG)-KIRORI(HV) (HVPNL) CKT-1	HVPNL	D	For maintenance of 400kV Breaker	15/Jan/2025	10:00	15/Jan/2025	14:00		PLANNED	Requested

331	RQ202668	OCC_226	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-DAULATABAD(HV) (HV) CKT-1	HVPNL	D	For Providing suspenstion Polymer String on Tower No. 54,55 & 56 on daily basis	15/Jan/2025	09:00	17/Jan/2025	17:00			PLANNED	Requested
332	RQ203107	OCC_226	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-KIRORI(HV) (HV) CKT-2	HVPNL	D	400kV Breaker Inspection from OEM & its maintenance	07/Jan/2025	15:00	07/Jan/2025	19:00			PLANNED	Requested
333	RQ203106	OCC_226	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-KIRORI(HV) (HV) CKT-1	HVPNL	D	400kV Breaker Inspection from OEM & its maintenance	07/Jan/2025	10:00	07/Jan/2025	14:00			PLANNED	Requested
334	RQ202671	OCC_226	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-1	HVPNL	D	For replacement of defective PLCC Protection Coupler Channel-1 & 2 (Make - BPL) With New ZIV Make - PLCC Protection Coupler both ends on daily basis.	07/Jan/2025	09:00	08/Jan/2025	17:00			PLANNED	Requested
335	RQ202677	OCC_226	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	For Half yearly Mtc. Of line.	03/Jan/2025	09:00	03/Jan/2025	17:00			PLANNED	Requested
336	RQ202676	OCC_226	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	For Half yearly Mtc. Of line & also Providing suspenstion Polymer String on Tower No - 187	02/Jan/2025	09:00	02/Jan/2025	17:00			PLANNED	Requested
337	RQ202778	OCC_226	cpcc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-MALERKOTLA (PG) CKT-1	HVPNL	D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	31/Jan/2025	08:00	31/Jan/2025	18:00	Kindly approve.		PLANNED	Requested
338	RQ202777	OCC_226	cpcc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-KAITHAL(PG) (PG) CKT-1	HVPNL	D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	29/Jan/2025	08:00	29/Jan/2025	18:00	Kindly approve.		PLANNED	Requested
339	RQ202788	OCC_226	cpcc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GUMMA (HP)-PANCHKULA(PG) (PG) CKT-2	HVPNL	D	RECTIFICATION OF SD NATURE DEFECTS	27/Jan/2025	09:00	27/Jan/2025	18:00	Kindly approve.		PLANNED	Requested
340	RQ202794	OCC_226	cpcc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-2	HVPNL	D	Rectification of S/D nature defects of the line	27/Jan/2025	08:00	27/Jan/2025	18:00	Kindly approve.		PLANNED	Requested
341	RQ202768	OCC_226	cpcc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-1	HVPNL	D	Rectification of S/D nature defects of the line	25/Jan/2025	09:00	25/Jan/2025	18:00	Kindly approve.		PLANNED	Requested
342	RQ202766	OCC_226	cpcc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH-WAGOORA (PG) CKT-1	HVPNL	D	Rectification of S/D nature defects of the line	24/Jan/2025	09:00	24/Jan/2025	18:00	Kindly approve.		PLANNED	Requested
343	RQ202793	OCC_226	cpcc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-KISHENPUR(PG) (PG) CKT-1	HVPNL	D	Rectification of S/D nature defects of the line	24/Jan/2025	08:00	24/Jan/2025	18:00	Kindly approve.		PLANNED	Requested
344	RQ202782	OCC_226	cpcc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-2	HVPNL	D	Line Bay AMP and attending hotspot on Line Bay of 400 kv Hisar Line-2	24/Jan/2025	08:00	24/Jan/2025	18:00	Kindly approve.		PLANNED	Requested
345	RQ202767	OCC_226	cpcc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_2(NH)-WAGOORA(PG) (PG) CKT-1	HVPNL	D	Rectification of S/D nature defects of the line	23/Jan/2025	09:00	23/Jan/2025	18:00	Kindly approve.		PLANNED	Requested
346	RQ202781	OCC_226	cpcc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-JALANDHAR (PG) CKT-2	HVPNL	D	Line equipment AMP work.	23/Jan/2025	08:00	23/Jan/2025	18:00	Kindly approve.		PLANNED	Requested
347	RQ202807	OCC_226	cpcc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH(PG)-KOLDAM(NT) (PG) CKT-1	HVPNL	D	Rectification of S/D nature defects of the line	22/Jan/2025	09:00	23/Jan/2025	18:00	Kindly approve.		PLANNED	Requested
348	RQ202769	OCC_226	cpcc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH-WAGOORA (PG) CKT-2	HVPNL	D	Rectification of S/D nature defects of the line	22/Jan/2025	09:00	22/Jan/2025	18:00	Kindly approve.		PLANNED	Requested
349	RQ202808	OCC_226	cpcc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH(PG)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	HVPNL	D	AR in Non auto mode required.	22/Jan/2025	09:00	23/Jan/2025	18:00	Kindly approve.		PLANNED	Requested
350	RQ202780	OCC_226	cpcc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-JALANDHAR (PG) CKT-1	HVPNL	D	Line equipment AMP work.	22/Jan/2025	08:00	22/Jan/2025	18:00	Kindly approve.		PLANNED	Requested
351	RQ202787	OCC_226	cpcc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-DEEPALPUR(JHKT) (PG) CKT-1	HVPNL	D	RECTIFICATION OF SD NATURE DEFECTS & Installation of Horizontal CLR	21/Jan/2025	09:00	21/Jan/2025	18:00	Kindly approve.		PLANNED	Requested
352	RQ202779	OCC_226	cpcc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-1	HVPNL	D	Line equipment AMP work.	20/Jan/2025	08:00	20/Jan/2025	18:00	Kindly approve.		PLANNED	Requested
353	RQ202211	OCC_226	cpcc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MALERKOTLA(PG) (SEKURA) CKT-2	HVPNL	D	For AMP of Line Equipments	19/Jan/2025	10:00	19/Jan/2025	18:00	Kindly approve.		PLANNED	Requested
354	RQ202805	OCC_226	cpcc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH-PATIALA (PG) CKT-2	HVPNL	D	Rectification of S/D nature defects of the line	19/Jan/2025	09:00	21/Jan/2025	18:00	Kindly approve.		PLANNED	Requested
355	RQ202806	OCC_226	cpcc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH-PATIALA (PG) CKT-1	HVPNL	D	AR in Non auto mode required.	19/Jan/2025	09:00	21/Jan/2025	18:00	Kindly approve.		PLANNED	Requested
356	RQ202210	OCC_226	cpcc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MALERKOTLA(PG) (SEKURA) CKT-1	HVPNL	D	For AMP of Line Equipments	18/Jan/2025	10:00	18/Jan/2025	18:00	Kindly approve.		PLANNED	Requested
357	RQ202775	OCC_226	cpcc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-2	HVPNL	D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	17/Jan/2025	08:00	17/Jan/2025	18:00	Kindly approve.		PLANNED	Requested
358	RQ202803	OCC_226	cpcc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH-PATIALA (PG) CKT-1	HVPNL	D	Rectification of S/D nature defects of the line	16/Jan/2025	09:00	18/Jan/2025	18:00	Kindly approve.		PLANNED	Requested

359	RQ202804	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH-PATIALA (PG) CKT-2		D	AR in Non auto mode required.	16/Jan/2025	09:00	18/Jan/2025	18:00	Kindly approve.	PLANNED	Requested	
360	RQ202765	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4		D	Rectification of S/D nature defects of the line	15/Jan/2025	10:00	15/Jan/2025	19:00	Kindly approve.	PLANNED	Requested	
361	RQ202774	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-1		D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	15/Jan/2025	08:00	15/Jan/2025	18:00	Kindly approve.	PLANNED	Requested	
362	RQ202193	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROPAR(PSTCL)-LUDHIANA(PG) (PKTCL) CKT-1		D	For AMP work.	13/Jan/2025	09:00	13/Jan/2025	18:00	Kindly approve.	PLANNED	Requested	
363	RQ202764	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3		D	Rectification of S/D nature defects of the line	13/Jan/2025	09:00	13/Jan/2025	18:00	Kindly approve.	PLANNED	Requested	
364	RQ203165	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_1(NH)-JALANDHAR(PG) (PG) CKT-1		D	AMP work and Rectification of S/D nature defects of the line	13/Jan/2025	08:00	13/Jan/2025	18:00	Kindly approve.	PLANNED	Requested	
365	RQ203166	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_1(NH)-JALANDHAR(PG) (PG) CKT-2		D	AR Non Auto required.	13/Jan/2025	08:00	13/Jan/2025	18:00	Kindly approve.	PLANNED	Requested	
366	RQ202773	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT-2		D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	11/Jan/2025	08:00	12/Jan/2025	18:00	Kindly approve.	PLANNED	Requested	
367	RQ202192	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-LUDHIANA(PG) (PKTCL) CKT-1		D	For AMP work.	10/Jan/2025	09:00	10/Jan/2025	18:00	Kindly approve.	PLANNED	Requested	
368	RQ202786	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA-PATIALA (PG) CKT-2		D	For AMP work.	09/Jan/2025	09:00	09/Jan/2025	18:00	Kindly approve.	PLANNED	Requested	
369	RQ202772	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT-1		D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	09/Jan/2025	08:00	10/Jan/2025	18:00	Kindly approve.	PLANNED	Requested	
370	RQ202763	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH(PG)-BAGLIHAR(JK) (JKSPDCL) CKT-1		D	Rectification of S/D nature defects of the line	08/Jan/2025	09:00	08/Jan/2025	18:00	Kindly approve.	PLANNED	Requested	
371	RQ202797	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-WAGOODRA(PG) (NRSS XXIX) CKT-2		D	For AMP of Line Equipments	08/Jan/2025	09:00	08/Jan/2025	18:00	Kindly approve.	PLANNED	Requested	
372	RQ203180	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-2		D	AR Non Auto required for for creation of Joint Box for OPGW	07/Jan/2025	08:00	09/Jan/2025	18:00	Kindly approve.	PLANNED	Requested	
373	RQ202785	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA-MALERKOTLA (PG) CKT-1		D	For AMP work.	06/Jan/2025	09:00	06/Jan/2025	18:00	Kindly approve.	PLANNED	Requested	
374	RQ202762	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1		D	Rectification of S/D nature defects of the line	06/Jan/2025	09:00	06/Jan/2025	18:00	Kindly approve.	PLANNED	Requested	
375	RQ202760	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_2(NH)-URI_1(NH) (PG) CKT-1		D	Repair of conductor in span 21-22	05/Jan/2025	09:00	05/Jan/2025	18:00	Kindly approve.	PLANNED	Requested	
376	RQ202761	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_1(NH)-AMARGARH(NRSS XXIX) (NRSS XXIX) CKT-2		D	Rectification of S/D nature defects of the line	04/Jan/2025	09:00	04/Jan/2025	18:00	Kindly approve.	PLANNED	Requested	
377	RQ203169	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-DHANANSU(PS) (PG) CKT-1		D	AMP work and Rectification of S/D nature defects of the line	04/Jan/2025	08:00	04/Jan/2025	18:00	Kindly approve.	PLANNED	Requested	
378	RQ203171	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-NAKODAR(PG) (PG) CKT-1		D	AR Non Auto required.	04/Jan/2025	08:00	04/Jan/2025	18:00	Kindly approve.	PLANNED	Requested	
379	RQ203170	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-NAKODAR(PG) (PG) CKT-1		D	AR Non Auto required.	04/Jan/2025	08:00	04/Jan/2025	18:00	Kindly approve.	PLANNED	Requested	
380	RQ202771	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-KAITHAL (PG) CKT-2		D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	03/Jan/2025	08:00	04/Jan/2025	18:00	Kindly approve.	PLANNED	Requested	
381	RQ202770	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-KAITHAL (PG) CKT-1		D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	02/Jan/2025	08:00	03/Jan/2025	18:00	Kindly approve.	PLANNED	Requested	
382	RQ203167	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-NAKODAR(PG) (PG) CKT-1		D	AMP work and Rectification of S/D nature defects of the line	02/Jan/2025	08:00	02/Jan/2025	18:00	Kindly approve.	PLANNED	Requested	
383	RQ203168	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-DHANANSU(PS) (PG) CKT-1		D	AR Non Auto required.	02/Jan/2025	08:00	02/Jan/2025	18:00	Kindly approve.	PLANNED	Requested	
384	RQ202813	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2		C	400KV Dulhasti Kishenpur -II is a Double circuit Line but stringing is done on one circuit only. Award has been placed for stringing on Circuit 2. under evacuation of Power from Pakaldul HEP in Chenab Valley HEPs. Shutdown is required to carryout stringing on circuit 2	01/Jan/2025	08:00	31/Jan/2025	18:00	Under construction head. Kindly approve.	PLANNED	Requested	

385	RQ202814	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2		D	400KV Dulhasti Kishenpur -II is a Double circuit Line but stringing is done on one circuit only. Award has been placed for stringing on Circuit 2. under evacuation of Power from Pakaldul HEP in Chenab Valley HEPs. AR non auto mode is required to carryout stringing on circuit 2	01/Jan/2025	08:00	31/Jan/2025	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
386	RQ202698	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1	POWERGRID	D	765 kv S/c Mainpuri- Bara ckt 1 transmission line stringing work	30/Jan/2025	08:00	30/Jan/2025	18:00		PLANNED	Requested	
387	RQ203383	OCC_226	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AURAIYA(NT)-AGRA(PG) (PG) CKT-2	POWERGRID	C	R&M of 400 KV Bus Bar	30/Jan/2025	08:00	31/Jan/2025	18:00		PLANNED	Requested	
388	RQ202895	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	POWERGRID	D	Line Bay AMP Works	28/Jan/2025	09:00	28/Jan/2025	18:00		PLANNED	Requested	
389	RQ202682	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-AGRA (PG) CKT-1	POWERGRID	D	765 kv S/c Mainpuri- Bara ckt 1 transmission line stringing work	28/Jan/2025	08:00	28/Jan/2025	18:00		PLANNED	Requested	
390	RQ202894	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-1	POWERGRID	D	Line Bay AMP Works	27/Jan/2025	09:00	27/Jan/2025	18:00		PLANNED	Requested	
391	RQ203382	OCC_226	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AURAIYA(NT)-AGRA(PG) (PG) CKT-1	POWERGRID	C	R&M of 400 KV Bus Bar	25/Jan/2025	08:00	27/Jan/2025	18:00		PLANNED	Requested	
392	RQ203137	OCC_226	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2	POWERGRID	D	Quarterly/ Half Yearly/ Yearly Equipment Testing work at 400KV GSS, Bhadla	23/Jan/2025	17:00	23/Jan/2025	23:00		PLANNED	Requested	
393	RQ203445	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	POWERGRID	D	to take the non-switchable LR into service after replacement of MOLG and checking the conservator air cell healthiness.	22/Jan/2025	18:00	22/Jan/2025	19:00		PLANNED	Requested	
394	RQ203136	OCC_226	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1	POWERGRID	D	Quarterly/ Half Yearly/ Yearly Equipment Testing work at 400KV GSS, Bhadla	22/Jan/2025	17:00	22/Jan/2025	23:00		PLANNED	Requested	
395	RQ203443	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	POWERGRID	D	FOR TAKING NON-Switchable LR into service after oil filtration due to violation of PPM (Water content)	21/Jan/2025	09:00	21/Jan/2025	10:00		PLANNED	Requested	
396	RQ202910	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-SOHAWAL (PG) CKT-1	POWERGRID	D	for Rectification of defect and tightening	20/Jan/2025	09:00	20/Jan/2025	18:00		PLANNED	Requested	
397	RQ203030	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-2	POWERGRID	D	Testing of DTPC scheme (under Process bus)	20/Jan/2025	09:00	20/Jan/2025	14:00		PLANNED	Requested	
398	RQ202691	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1	POWERGRID	D	765 kv S/c Mainpuri- Bara ckt 1 transmission line stringing work	20/Jan/2025	08:00	20/Jan/2025	18:00		PLANNED	Requested	
399	RQ203035	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS LUCKNOW_2 (PG) CKT-2	POWERGRID	D	Testing of DTPC scheme under Process Bus	18/Jan/2025	09:00	18/Jan/2025	14:00		PLANNED	Requested	
400	RQ203455	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS KANPUR (PG) CKT-2	POWERGRID	D	Testing of DTPC scheme under Process Bus for retrofitment of existing conventional control & protection system with new ICE 61850 Process bus based substation automation system at 400/220kV Kanpur Substation	18/Jan/2025	09:00	18/Jan/2025	14:00		PLANNED	Requested	
401	RQ203036	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS KANPUR (PG) CKT-1	POWERGRID	D	Testing of DTPC scheme under Process Bus	17/Jan/2025	09:00	17/Jan/2025	17:00		PLANNED	Requested	
402	RQ203286	OCC_226	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-2	POWERGRID	D	Painting work of 400 KV side bay Equipments	17/Jan/2025	08:00	17/Jan/2025	18:00		PLANNED	Requested	
403	RQ203410	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-3	POWERGRID	D	Testing of DTPC scheme under Process Bus for retrofitment of existing conventional control & protection system with new ICE 61850 Process bus based substation automation system at 400/220kV Kanpur Substation	17/Jan/2025	08:00	17/Jan/2025	18:00		PLANNED	Requested	
404	RQ203209	OCC_226	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2	POWERGRID	D	Installation of bird diverters in the line	16/Jan/2025	15:00	31/Jan/2025	23:00	other ckt put in Non auto mode	PLANNED	Requested	
405	RQ202893	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARINATH(UP)-VARANASI(PG) (PG) CKT-1	POWERGRID	D	For General Maintenance and complete bay tightening work	16/Jan/2025	10:00	16/Jan/2025	18:00		PLANNED	Requested	
406	RQ203038	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-AGRA (PG) CKT-1	POWERGRID	D	Testing of DTPC scheme under Process Bus	16/Jan/2025	09:00	16/Jan/2025	14:00		PLANNED	Requested	
407	RQ203285	OCC_226	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-1	POWERGRID	D	Painting work of 400 KV side bay Equipments	16/Jan/2025	08:00	16/Jan/2025	18:00		PLANNED	Requested	

408	RQ203409	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-2	POWERGRID	D	Testing of DTPC scheme under Process Bus for retrofit of existing conventional control & protection system with new ICE 61850 Process bus based substation automation system at 400/220kV Kanpur Substation	16/Jan/2025	08:00	16/Jan/2025	18:00			PLANNED	Requested
409	RQ203413	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-2	POWERGRID	C	For line bay equipment shifting, Erection of new gantry tower & beam, de-stringing and re-stringing of conductor from gantry to dead end tower under SS-103 package for installation of line reactor at Mainpuri end.	15/Jan/2025	08:00	25/Jan/2025	18:00			PLANNED	Requested
410	RQ202752	OCC_226	rappc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1	POWERGRID	C	Tan delta measurement of 0-515-CVT-2, 0-515-CT-8, 0-515-CT-9 & 0-515-CT-10 (KANKROLI Line) and preventive maintenance of Disconnecting switches circuit breaker and relays.	11/Jan/2025	08:00	13/Jan/2025	20:00			PLANNED	Requested
411	RQ203408	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1	POWERGRID	D	Testing of DTPC scheme under Process Bus for retrofit of existing conventional control & protection system with new ICE 61850 Process bus based substation automation system at 400/220kV Kanpur Substation	11/Jan/2025	08:00	11/Jan/2025	18:00			PLANNED	Requested
412	RQ202970	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-GORAKHPUR(UP) (PG) CKT-2	POWERGRID	D	AMP work in Substation Bays and TL	10/Jan/2025	09:00	10/Jan/2025	18:00			PLANNED	Requested
413	RQ203444	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-1	POWERGRID	D	FOR TAKING NON-Switchable LR into service after oil filtration due to violation of PPM (Water content)	09/Jan/2025	18:00	09/Jan/2025	19:00			PLANNED	Requested
414	RQ202892	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD(PG)-MEJA TPS(MUN) (PG) CKT-2	POWERGRID	D	For Line Bay AMP Works	09/Jan/2025	09:00	09/Jan/2025	18:00			PLANNED	Requested
415	RQ202968	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-GORAKHPUR(UP) (PG) CKT-1	POWERGRID	D	AMP work in Substation Bays and TL	09/Jan/2025	09:00	09/Jan/2025	18:00			PLANNED	Requested
416	RQ203454	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR (PG)	POWERGRID	D	testing of DTPC scheme (under Process bus) for retrofit of existing conventional control & protection system with new ICE 61850 Process bus based substation automation system at 400/220kV Kanpur Substation	09/Jan/2025	08:00	09/Jan/2025	18:00			PLANNED	Requested
417	RQ202154	OCC_226	stuuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-1	POWERGRID	C	* SHUTDOWN OF 400KV PANKI-FATEHPUR(PG) LINE -I FOR BAY MAINTENANCE	08/Jan/2025	10:00	08/Jan/2025	17:00			PLANNED	Requested
418	RQ202891	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD(PG)-MEJA TPS(MUN) (PG) CKT-1	POWERGRID	D	For Line Bay AMP Works	08/Jan/2025	09:00	08/Jan/2025	18:00			PLANNED	Requested
419	RQ202974	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-2	POWERGRID	D	Replacement of damaged conductor	08/Jan/2025	08:00	08/Jan/2025	18:00			PLANNED	Requested
420	RQ202749	OCC_226	rappc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1	POWERGRID	C	Tan delta measurement of 0-515-CVT-1, 0-515-CT-3, 0-515-CT-4 & 0-515-CT-5 (Chittorgarh Line) and preventive maintenance of Disconnecting switches circuit breaker and relays.	08/Jan/2025	08:00	10/Jan/2025	20:00			PLANNED	Requested
421	RQ202890	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-2	POWERGRID	D	For AMP works and Tie LBB retrofitting works	07/Jan/2025	09:00	07/Jan/2025	18:00			PLANNED	Requested
422	RQ203442	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-1	POWERGRID	D	FOR TAKING NON-Switchable LR out for oil filtration due to violation of PPM (Water content)	07/Jan/2025	09:00	07/Jan/2025	10:00			PLANNED	Requested
423	RQ202879	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-3	POWERGRID	D	Line Bay AMP, & Isolator alignment.	07/Jan/2025	08:00	07/Jan/2025	18:00			PLANNED	Requested
424	RQ202889	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-1	POWERGRID	D	For AMP works and Tie LBB retrofitting works	06/Jan/2025	09:00	06/Jan/2025	18:00			PLANNED	Requested
425	RQ202966	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_2_LUCKNOW_1 (PG) CKT-1	POWERGRID	D	AMP OF LINE BAY AS PER SCHEDULE	06/Jan/2025	09:00	06/Jan/2025	18:00			PLANNED	Requested
426	RQ202880	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-1	POWERGRID	D	Line Bay AMP, & Isolator alignment.	06/Jan/2025	08:00	06/Jan/2025	18:00			PLANNED	Requested
427	RQ203050	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-1	POWERGRID	D	Testing of DTPC scheme (under Process Bus) at Kanpur & Panki(UP) & AMP of Tie Bay-402 at Kanpur	06/Jan/2025	08:00	06/Jan/2025	18:00			PLANNED	Requested

428	RQ202917	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AURAIYA(NT)-AGRA(PG) (PG) CKT-2	POWERGRID	D	RECTIFICATION OF S/D NATURE DEFECTS	05/Jan/2025	09:00	05/Jan/2025	18:00		PLANNED	Requested
429	RQ202654	OCC_226	rappc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KOTA(PG) (PG) CKT-1	POWERGRID	C	Tan delta measurement of 0-515-CVT-3, 0-515-CT-13, 14 & 15 (Kota Line) and preventive maintenance of Disconnecting switches circuit breaker and relays.	05/Jan/2025	08:00	07/Jan/2025	20:00		PLANNED	Requested
430	RQ202916	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AURAIYA(NT)-AGRA(PG) (PG) CKT-1	POWERGRID	D	RECTIFICATION OF S/D NATURE DEFECTS	04/Jan/2025	09:00	04/Jan/2025	18:00		PLANNED	Requested
431	RQ202906	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-SOHAWAL (PG) CKT-2	POWERGRID	D	FOR RECTIFICATION OF DAMAGED TOP PHASE JUMPER CONDUCTOR AT LOC 600.	04/Jan/2025	09:00	04/Jan/2025	17:00		PLANNED	Requested
432	RQ202888	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR (PG)	POWERGRID	D	Tie bay LBB Retrofitment Work and AMP Works.	04/Jan/2025	09:00	04/Jan/2025	18:00		PLANNED	Requested
433	RQ203051	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-2	POWERGRID	D	AMP of line bay equipment at Kanpur & Auraiya end & testing of DTPC scheme under process Bus	04/Jan/2025	08:00	04/Jan/2025	18:00		PLANNED	Requested
434	RQ202911	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS LUCKNOW_2 (PG) CKT-2	POWERGRID	C	AMP of Line Bay	03/Jan/2025	10:00	03/Jan/2025	18:00		PLANNED	Requested
435	RQ202887	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-2	POWERGRID	D	Tie bay LBB Retrofitment Work and Line Bay AMP Works	03/Jan/2025	09:00	03/Jan/2025	18:00		PLANNED	Requested
436	RQ202882	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-2	POWERGRID	D	Line Bay AMP, & Isolator alignment.	03/Jan/2025	08:00	03/Jan/2025	18:00		PLANNED	Requested
437	RQ203052	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-1	POWERGRID	D	AMP of line bay equipment at Kanpur & Auraiya end & testing of DTPC scheme under process Bus	03/Jan/2025	08:00	03/Jan/2025	18:00		PLANNED	Requested
438	RQ203407	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BASSI (PG) CKT-1	POWERGRID	D	AMP Work	02/Jan/2025	10:00	02/Jan/2025	18:00		PLANNED	Requested
439	RQ202885	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-1	POWERGRID	D	Line AMP Works and LBB Retrofitting works at Prayagraj SS.	02/Jan/2025	09:00	02/Jan/2025	18:00		PLANNED	Requested
440	RQ203208	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1	POWERGRID	D	Installation of bird diverters in the line	01/Jan/2025	15:00	15/Jan/2025	23:00	other ckt put in Non auto mode	PLANNED	Requested
441	RQ202903	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1	POWERGRID	C	Diversion of lines due to infringement with under construction Prayagraj inner ring road being executed by NHAI.	01/Jan/2025	09:00	08/Jan/2025	18:00		PLANNED	Requested
442	RQ203406	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR (PG)	POWERGRID	C	Construction activity related to line reactor under Extension of 400kv Allahabad S/s Substation Package SS-103	01/Jan/2025	08:00	15/Jan/2025	18:00		PLANNED	Requested
443	RQ203412	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-1	POWERGRID	C	For line bay equipment shifting, Erection of new gantry tower& beam, de-stringing and re-stringing of conductor from gantry to dead end tower under S5-103 package for installation of line reactor at Mainpuri end.	01/Jan/2025	08:00	10/Jan/2025	18:00		PLANNED	Requested
444	RQ203131	OCC_226	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-ROPAR(PSTCL) (PKTCL) CKT-1	PKTCL	C	relay testing of 400 kv switchyard	30/Jan/2025	08:00	31/Jan/2025	18:00	unit-2 under oh	PLANNED	Requested
445	RQ203130	OCC_226	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-LUDHIANA(PG) (PKTCL) CKT-1	PKTCL	C	relay testing of 400 kv switchyard	27/Jan/2025	08:00	28/Jan/2025	18:00	unit-2 under oh	PLANNED	Requested
446	RQ202330	OCC_226	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROPAR(PSTCL)-LUDHIANA(PG) (PKTCL) CKT-1	PKTCL	D	Half yearly maintenance of bay 401 & 402 and its related equipments.	09/Jan/2025	08:00	09/Jan/2025	18:00		PLANNED	Requested
447	RQ202320	OCC_226	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-ROPAR(PSTCL) (PKTCL) CKT-1	PKTCL	D	Half yearly maintenance of bay 404 & 405 and its related equipments.	07/Jan/2025	08:00	07/Jan/2025	18:00		PLANNED	Requested
448	RQ202912	OCC_226	indigrd_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-ROPAR(PSTCL) (PKTCL) CKT-1	PKTCL	D	OPGW installation in live line	01/Jan/2025	08:00	31/Jan/2025	18:00	For safety purpose, AR mode needs to be disabled	PLANNED	Requested
449	RQ202913	OCC_226	indigrd_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-LUDHIANA(PG) (PKTCL) CKT-1	PKTCL	D	OPGW installation in live line	01/Jan/2025	08:00	31/Jan/2025	18:00	For safety purpose, AR mode needs to be disabled	PLANNED	Requested
450	RQ203268	OCC_226	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH SCTPS(RVUN)-BIKANER(RS) (RS) CKT-1	RRVPNL	C	Spacer Correction, SD Defects Rectification & Hardware Correction & Tightening Work	30/Jan/2025	08:00	31/Jan/2025	18:00		PLANNED	Requested
451	RQ203151	OCC_226	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-KALISINDH (RS) CKT-2	RRVPNL	D	R&M works e.g.tightening/ replacement of spacers, jumpers	28/Jan/2025	08:00	30/Jan/2025	18:00		PLANNED	Requested
452	RQ203143	OCC_226	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-KANKANI (RS) CKT-1	RRVPNL	D	To attend damaged spacer of Quad moose Akal- Kankani line at various locations	25/Jan/2025	14:00	31/Jan/2025	20:00		PLANNED	Requested
453	RQ203135	OCC_226	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-JAISALMER (RS) CKT-1	RRVPNL	D	To attend damaged spacer of Quad moose Akal- Kankani line at various locations	25/Jan/2025	14:00	31/Jan/2025	20:00		PLANNED	Requested

454	RQ203284	OCC_226	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARMER(RS)-RAJWEST(RW) (RS) CKT-1	RRVPNL	D	Planned maintenance	25/Jan/2025	08:00	25/Jan/2025	18:00		PLANNED	Requested	
455	RQ203150	OCC_226	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-KALISINDH (RS) CKT-1	RRVPNL	D	R&M works e.g.tightening/ replacement of spacers, jumpers	25/Jan/2025	08:00	25/Jan/2025	18:00		PLANNED	Requested	
456	RQ203278	OCC_226	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-JODHPUR (RS) CKT-1	RRVPNL	D	Planned maintenance	24/Jan/2025	08:00	24/Jan/2025	18:00		PLANNED	Requested	
457	RQ203274	OCC_226	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-KANKANI (RS) CKT-1	RRVPNL	D	Planned maintenance	23/Jan/2025	08:00	23/Jan/2025	18:00		PLANNED	Requested	
458	RQ203138	OCC_226	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-CHHABRA SCTPS (RS) CKT-2	RRVPNL	D	For Attending broken OPGW at section A3- Gentry & and other R&M works e.g.tightening of spacers.	23/Jan/2025	08:00	24/Jan/2025	18:00		PLANNED	Requested	
459	RQ203280	OCC_226	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HEERAPURA-HINDAUN (RS) CKT-1	RRVPNL	D	Painting work of 400 KV side bay Equipments	23/Jan/2025	08:00	23/Jan/2025	18:00		PLANNED	Requested	
460	RQ203281	OCC_226	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-HEERAPURA (RS) CKT-1	RRVPNL	D	Work to be done at both end. Maintenance work at Merta and Painting work of 400 KV side bay Equipments at 400kv GSS Heerapura	22/Jan/2025	08:00	22/Jan/2025	18:00		PLANNED	Requested	
461	RQ203144	OCC_226	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-AJMER (RS) CKT-1	RRVPNL	D	Half Yearly maintenance work of associated equipments of 400 kv Ajmer-Phagi-I Line & Main Bay (407) to be carried out by M/s Kay Cee Energy Infra Ltd, Kota	21/Jan/2025	08:00	21/Jan/2025	18:00		PLANNED	Requested	
462	RQ203277	OCC_226	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-HEERAPURA (RS) CKT-2	RRVPNL	D	Painting work of 400 KV side bay Equipments	21/Jan/2025	08:00	21/Jan/2025	18:00		PLANNED	Requested	
463	RQ203140	OCC_226	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-RAMGARH (RS) CKT-2	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Equipment Testing work at 400KV GSS, Bhadla	20/Jan/2025	17:00	20/Jan/2025	23:00		PLANNED	Requested	
464	RQ203155	OCC_226	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2	RRVPNL	D	For Attending broken OPGW at section 57-64 & Replacement of Suspension B&S Disc Insulators with Silicon Rubber Housed Composite Insulators and other R&M works e.g.tightening of spacers	20/Jan/2025	08:00	22/Jan/2025	18:00		PLANNED	Requested	
465	RQ203276	OCC_226	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-HEERAPURA (RS) CKT-1	RRVPNL	D	Painting work of 400 KV side bay Equipments	20/Jan/2025	08:00	20/Jan/2025	18:00		PLANNED	Requested	
466	RQ203139	OCC_226	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-RAMGARH (RS) CKT-1	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Equipment Testing work at 400KV GSS, Bhadla	18/Jan/2025	17:00	18/Jan/2025	23:00		PLANNED	Requested	
467	RQ203142	OCC_226	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-MERTA (RS) CKT-1	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Equipment Testing work at 400KV GSS, Bhadla	17/Jan/2025	17:00	17/Jan/2025	23:00		PLANNED	Requested	
468	RQ203141	OCC_226	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-JODHPUR (RS) CKT-1	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Equipment Testing work at 400KV GSS, Bhadla	16/Jan/2025	17:00	16/Jan/2025	23:00		PLANNED	Requested	
469	RQ203153	OCC_226	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	D	Annual maintenance and testing of Bay equipments	15/Jan/2025	08:00	15/Jan/2025	18:00		PLANNED	Requested	
470	RQ203346	OCC_226	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER-BHILWARA (RS) CKT-2	RRVPNL	D	Half Yearly maintenance work of associated equipments	15/Jan/2025	08:00	15/Jan/2025	18:00		PLANNED	Requested	
471	RQ203148	OCC_226	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	D	Replacement of Suspension B&S Disc Insulators with Silicon Rubber Housed Composite Insulators and other R&M works e.g.tightening of spacers	13/Jan/2025	08:00	18/Jan/2025	18:00		PLANNED	Requested	
472	RQ203345	OCC_226	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER-BHILWARA (RS) CKT-1	RRVPNL	D	Half Yearly maintenance work of associated equipments	13/Jan/2025	08:00	13/Jan/2025	18:00		PLANNED	Requested	
473	RQ203272	OCC_226	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-DEEDWANA(MTS) (RS) CKT-1	RRVPNL	C	Shutdown Defects Rectification & Hardware Correction & Tightening Work	12/Jan/2025	16:00	13/Jan/2025	08:00		PLANNED	Requested	
474	RQ203271	OCC_226	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-DEEDWANA(MTS) (RS) CKT-1	RRVPNL	C	Shutdown Defects Rectification & Hardware Correction & Tightening Work	11/Jan/2025	16:00	12/Jan/2025	08:00		PLANNED	Requested	
475	RQ203267	OCC_226	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-DEEDWANA(MTS) (RS) CKT-1	RRVPNL	C	Spacer Correction, SD Defects Rectification & Hardware Correction & Tightening Work	10/Jan/2025	16:00	11/Jan/2025	08:00		PLANNED	Requested	
476	RQ203270	OCC_226	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-DEEDWANA(MTS) (RS) CKT-1	RRVPNL	C	Shutdown Defects Rectification & Hardware Correction & Tightening Work	08/Jan/2025	16:00	09/Jan/2025	08:00		PLANNED	Requested	
477	RQ203134	OCC_226	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-2	RRVPNL	D	For rectification of line as per committee (RVPN, NRPC, PGCIL) mom held on dated 21.03.2024.	07/Jan/2025	17:00	15/Jan/2025	23:00		PLANNED	Requested	
478	RQ203152	OCC_226	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-1	RRVPNL	D	For rectification of line as per committee (RVPN, NRPC, PGCIL) mom held on dated 21.03.2024.	07/Jan/2025	17:00	15/Jan/2025	23:00		PLANNED	Requested	
479	RQ203266	OCC_226	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-DEEDWANA(MTS) (RS) CKT-1	RRVPNL	C	Shutdown Defects Rectification & Hardware Correction & Tightening Work	07/Jan/2025	16:00	08/Jan/2025	08:00		PLANNED	Requested	

480	RQ203149	OCC_226	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2	RRVPNL	D	For Attending broken OPGW at section 107-118 & Replacement of Suspension B&S Disc Insulators with Silicon Rubber Housed Composite Insulators and other R&M works e.g.tightening of spacers.	06/Jan/2025	08:00	10/Jan/2025	18:00		PLANNED	Requested	
481	RQ203350	OCC_226	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-1	RRVPNL	C	Shutdown is required from 20.12.2024 to 28.12.2024 for For High Raising work of EHV LILO line of 400 KV Kankani-Merta & 400 KV Kankani-Surpura-I line of NHAI Deposit work of Ring Road Project between Existing Location No. 06 to Loc No. 10	01/Jan/2025	08:00	11/Jan/2025	18:00		PLANNED	Requested	
482	RQ203349	OCC_226	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-KANKANI (RS) CKT-1	RRVPNL	C	Shutdown is required from 20.12.2024 to 28.12.2024 for For High Raising work of EHV LILO line of 400 KV Kankani-Merta & 400 KV Kankani-Surpura-I line of NHAI Deposit work of Ring Road Project between Existing Location No. 06 to Loc No. 10	01/Jan/2025	08:00	11/Jan/2025	18:00		PLANNED	Requested	
483	RQ202047	OCC_226	slcdcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2	PTSTCL	D	For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	29/Jan/2025	08:00	29/Jan/2025	18:00		PLANNED	Requested	
484	RQ202040	OCC_226	slcdcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2	PTSTCL	D	For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	24/Jan/2025	09:00	24/Jan/2025	17:00		PLANNED	Requested	
485	RQ202034	OCC_226	slcdcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1	PTSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	20/Jan/2025	09:00	20/Jan/2025	17:00		PLANNED	Requested	
486	RQ202035	OCC_226	slcdcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-2	PTSTCL	D	Jumper Checking /Tightening of dead end towers ,Tree trimming and other maintenance work of Line	20/Jan/2025	09:00	20/Jan/2025	17:00	TL Dhuri	PLANNED	Requested	
487	RQ202031	OCC_226	slcdcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	PTSTCL	D	For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	20/Jan/2025	08:00	20/Jan/2025	18:00		PLANNED	Requested	
488	RQ202029	OCC_226	slcdcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	PTSTCL	D	For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	17/Jan/2025	09:00	17/Jan/2025	17:00		PLANNED	Requested	
489	RQ202030	OCC_226	slcdcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MOGA(PG) (PS) CKT-1	PTSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	17/Jan/2025	08:00	17/Jan/2025	18:00		PLANNED	Requested	
490	RQ202026	OCC_226	slcdcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BEHMAN JASSA SINGH (PS)-HMEL (PS) (PTSTCL) CKT-1	PTSTCL	D	General Maintenance/ Jumper Tightening	15/Jan/2025	09:00	17/Jan/2025	17:00		PLANNED	Requested	
491	RQ202024	OCC_226	slcdcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2	PTSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	14/Jan/2025	09:00	14/Jan/2025	17:00		PLANNED	Requested	
492	RQ202023	OCC_226	slcdcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(PS) (PS) CKT-2	PTSTCL	D	Jumper Checking /Tightening of dead end towers ,Tree trimming and other maintenance work of Line	13/Jan/2025	09:00	13/Jan/2025	17:00		PLANNED	Requested	
493	RQ202022	OCC_226	slcdcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-1	PTSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	10/Jan/2025	09:00	10/Jan/2025	17:00		PLANNED	Requested	
494	RQ202021	OCC_226	slcdcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-2	PTSTCL	D	For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	10/Jan/2025	09:00	10/Jan/2025	17:00		PLANNED	Requested	
495	RQ202018	OCC_226	slcdcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-2	PTSTCL	D	General Maintenance/ Jumper Tightening	08/Jan/2025	08:00	10/Jan/2025	18:00		PLANNED	Requested	
496	RQ202016	OCC_226	slcdcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-2	PTSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	06/Jan/2025	08:00	06/Jan/2025	18:00		PLANNED	Requested	
497	RQ202015	OCC_226	slcdcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-1	PTSTCL	D	General Maintenance/ Jumper Tightening	06/Jan/2025	08:00	07/Jan/2025	18:00		PLANNED	Requested	
498	RQ202012	OCC_226	slcdcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BEHMAN JASSA SINGH (PS)-HMEL (PS) (PTSTCL) CKT-2	PTSTCL	D	General Maintenance/ Jumper Tightening	03/Jan/2025	08:00	04/Jan/2025	18:00		PLANNED	Requested	
499	RQ202008	OCC_226	slcdcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-1	PTSTCL	D	General Maintenance/ Jumper Tightening	02/Jan/2025	09:00	02/Jan/2025	17:00		PLANNED	Requested	
500	RQ202010	OCC_226	slcdcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-1	PTSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	02/Jan/2025	08:00	02/Jan/2025	18:00		PLANNED	Requested	
501	RQ202011	OCC_226	slcdcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-2	PTSTCL	D	Annual maintenance and Protection testing of bay equipments.	02/Jan/2025	08:00	03/Jan/2025	18:00		PLANNED	Requested	
502	RQ202626	OCC_226	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KARCHAM WANGTOO(JSW)-WANGTOO_GIS(HP) (HPPTCL) CKT-1	HPPTCLJPL	D	Third Party Protection Audit and Relay testing as per clause 15 of IEGC 2023.	28/Jan/2025	10:00	29/Jan/2025	16:00		PLANNED	Requested	

503	RQ202627	OCC_226	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KARCHAM WANGTOO(JSW)-WANGTO_GIS(HP) (HPPTCL) CKT-2	HPPTCL,JPL	D	Third Party Protection Audit and Relay testing as per clause 15 of IEGC 2023.	28/Jan/2025	10:00	29/Jan/2025	16:00		PLANNED	Requested	
504	RQ202619	OCC_226	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KARCHAM WANGTOO(JSW)-WANGTO_GIS(HP) (HPPTCL) CKT-2	HPPTCL,JPL	D	Third Party Protection Audit and Relay testing as per clause 15 of IEGC 2023.	18/Jan/2025	10:00	19/Jan/2025	16:00		PLANNED	Requested	
505	RQ202618	OCC_226	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KARCHAM WANGTOO(JSW)-WANGTO_GIS(HP) (HPPTCL) CKT-1	HPPTCL,JPL	D	Third Party Protection Audit and Relay testing as per clause 15 of IEGC 2023.	16/Jan/2025	10:00	17/Jan/2025	16:00		PLANNED	Requested	
506	RQ202631	OCC_226	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASPA(IP)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-2	JPL,HBPCL	D	Third Party Protection Audit and Relay testing as per clause 15 of IEGC 2023.	28/Jan/2025	10:00	29/Jan/2025	16:00		PLANNED	Requested	
507	RQ202628	OCC_226	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-1	JPL,HBPCL	D	Third Party Protection Audit and Relay testing as per clause 15 of IEGC 2023.	28/Jan/2025	10:00	29/Jan/2025	16:00		PLANNED	Requested	
508	RQ202630	OCC_226	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASPA(IP)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-1	JPL,HBPCL	D	Third Party Protection Audit and Relay testing as per clause 15 of IEGC 2023.	28/Jan/2025	10:00	29/Jan/2025	16:00		PLANNED	Requested	
509	RQ202629	OCC_226	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-2	JPL,HBPCL	D	Third Party Protection Audit and Relay testing as per clause 15 of IEGC 2023.	28/Jan/2025	10:00	29/Jan/2025	16:00		PLANNED	Requested	
510	RQ202633	OCC_226	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-2	JPL,HBPCL	D	Third Party Protection Audit and Relay testing as per clause 15 of IEGC 2023.	26/Jan/2025	10:00	27/Jan/2025	16:00		PLANNED	Requested	
511	RQ202635	OCC_226	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASPA(IP)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-2	JPL,HBPCL	D	Third Party Protection Audit and Relay testing as per clause 15 of IEGC 2023.	24/Jan/2025	10:00	25/Jan/2025	16:00		PLANNED	Requested	
512	RQ202634	OCC_226	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASPA(IP)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-1	JPL,HBPCL	D	Third Party Protection Audit and Relay testing as per clause 15 of IEGC 2023.	22/Jan/2025	10:00	23/Jan/2025	16:00		PLANNED	Requested	
513	RQ202620	OCC_226	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-1	JPL,HBPCL	D	Third Party Protection Audit and Relay testing as per clause 15 of IEGC 2023.	20/Jan/2025	10:00	21/Jan/2025	16:00		PLANNED	Requested	
514	RQ202156	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV REWA ROAD-PANKI (UP) CKT-1	UPPTCL	C	* SHUTDOWN OF 400KV PANKI REWA ROAD LINE FOR ERRECTION OF 63MVAR LINE >X REACTOR BUSHING AND REJUMPERING (LINE SHUTDOWN REQUIR	28/Jan/2025	10:00	31/Jan/2025	17:00		PLANNED	Requested	
515	RQ202166	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-SULTANPUR(UP) (UP) CKT-1	UPPTCL	C	* Routine Protection Testing and Preventive Maintenance of Bay at 400KV >X S/S Sultanpur	23/Jan/2025	10:00	23/Jan/2025	16:00		PLANNED	Requested	
516	RQ202103	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAMBHAL_PRSTL - BADAUNE (UP) CKT-2	UPPTCL	D	FOR DISC CLEANING	23/Jan/2025	08:00	24/Jan/2025	18:00		PLANNED	Requested	
517	RQ202167	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_B-SULTANPUR (UP) CKT-1	UPPTCL	C	* Routine Protection Testing and Preventive Maintenance of Bay at 400KV >X S/S Sultanpur	22/Jan/2025	10:00	22/Jan/2025	16:00		PLANNED	Requested	
518	RQ202151	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-AZAMGARH(UP) (UP) CKT-1	UPPTCL	D	* S/D FOR JUMPER TIGHTENING, CLEANING OF DISC INSULATOR AND OTHER >X MAINTENANCE WORK	20/Jan/2025	09:00	26/Jan/2025	16:00		PLANNED	Requested	
519	RQ202886	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO-LUCKNOW (UP) CKT-1	UPPTCL	D	765 kv Mainpuri- Unnao Transmission line stringing work	19/Jan/2025	08:00	19/Jan/2025	18:00		PLANNED	Requested	
520	RQ202099	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA_2(UPC)-GR.NOIDA(UPC) (UP) CKT-2	UPPTCL	C	Routine testing will be done of mentioned line and Jumper tightening >X work also done during this shutdown period.	18/Jan/2025	10:30	18/Jan/2025	17:00		PLANNED	Requested	
521	RQ202975	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-SARNATH (UP) CKT-1	UPPTCL	D	For General Maintenance and complete bay tightening work	18/Jan/2025	10:00	18/Jan/2025	18:00		PLANNED	Requested	
522	RQ202107	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-SARNATH (UP) CKT-1	UPPTCL	D	* DIVERSION OF 1.005 KM. 400KV ANPARA-SARNATH <-> SARNATH-AZAMGARH D/C >X LINE BETWEEN TOWER NO. 19 TO 22 DUE TO INFRINGING	18/Jan/2025	08:00	30/Jan/2025	18:00		PLANNED	Requested	
523	RQ202102	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAMBHAL_PRSTL - BADAUNE (UP) CKT-1	UPPTCL	D	FOR DISK CLEANING OF LINE	18/Jan/2025	08:00	19/Jan/2025	18:00		PLANNED	Requested	
524	RQ202097	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH-AZAMGARH (UP) CKT-1	UPPTCL	C	DIVERSION OF 1.005 KM. 400KV ANPARA-SARNATH <-> SARNATH-AZAMGARH D/C >X LINE BETWEEN TOWER NO. 19 TO 22 DUE TO INFRINGING	18/Jan/2025	08:00	30/Jan/2025	18:00		PLANNED	Requested	
525	RQ202681	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI-MAINPURI (UP) CKT-2	UPPTCL	D	765 kv S/c Mainpuri- Bara ckt 1 transmission line stringing work	17/Jan/2025	08:00	17/Jan/2025	18:00		PLANNED	Requested	
526	RQ202680	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI-MAINPURI (UP) CKT-1	UPPTCL	D	765 kv S/c Mainpuri- Bara ckt 1 transmission line stringing work	17/Jan/2025	08:00	17/Jan/2025	18:00		PLANNED	Requested	
527	RQ202477	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-MURADNAGAR_1 (UP) CKT-1	UPPTCL	D	Insulator Cleaning in Bird zones	17/Jan/2025	08:00	18/Jan/2025	18:00		PLANNED	Requested	

528	RQ202700	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI-MAINPURI (UP) CKT-2	UPPTCL	D	765 kv S/c Mainpuri- Bara ckt 1 transmission line stringing work & 765 kv S/C Maipuri- Unnao Transmission line stringing work	17/Jan/2025	08:00	17/Jan/2025	18:00		PLANNED	Requested
529	RQ202699	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI-MAINPURI (UP) CKT-1	UPPTCL	D	765 kv S/c Mainpuri- Bara ckt 1 transmission line stringing work & 765 kv S/C Maipuri- Unnao Transmission line stringing work	17/Jan/2025	08:00	17/Jan/2025	18:00		PLANNED	Requested
530	RQ202153	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI-PANKI TPS (UP) CKT-2	UPPTCL	D	* SHUTDOWN OF 400KV PANKI PTPS-II LINE FOR PROTECTION TESTING AND BAY >X MAINTENANCE	16/Jan/2025	10:00	17/Jan/2025	17:00		PLANNED	Requested
531	RQ202976	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)-SARNATH(UP) (UP) CKT-2	UPPTCL	D	For General Maintenance and complete bay tightening work	15/Jan/2025	10:00	15/Jan/2025	18:00		PLANNED	Requested
532	RQ202969	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA CVK(UPC)-VISHNUPRAYAG(UP) (UP) CKT-1	UPPTCL	C	Line circuit Breaker replacement	15/Jan/2025	08:00	30/Jan/2025	18:00	1. On Continuous Basis. 2. Other Lines will be in service & Confirmed that there is no evacuation constraint.	PLANNED	Requested
533	RQ202108	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)-SARNATH(UP) (UP) CKT-2	UPPTCL	D	* CLEANING OF DISC/POLYMER INSULATORS, REMOVING OF BIRD BEAT, BIRD NEST, >X KITE <-> KITE THREADS FROM LINE.	15/Jan/2025	08:00	17/Jan/2025	17:00		PLANNED	Requested
534	RQ202478	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI-ALIGARH (UP) CKT-1	UPPTCL	D	Insulator Cleaning in Bird zones	15/Jan/2025	08:00	16/Jan/2025	18:00		PLANNED	Requested
535	RQ202883	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-1	UPPTCL	D	765 kv Mainpuri- Unnao Transmission line stringing work	12/Jan/2025	08:00	12/Jan/2025	18:00		PLANNED	Requested
536	RQ202884	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-2	UPPTCL	D	765 kv Mainpuri- Unnao Transmission line stringing work	12/Jan/2025	08:00	12/Jan/2025	18:00		PLANNED	Requested
537	RQ202098	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA_2(UPC)-GR.NOIDA(UPC) (UP) CKT-1	UPPTCL	C	Routine testing will be done of mentioned line and Jumper tighteninf >X work also done during this shutdown period.	11/Jan/2025	10:30	11/Jan/2025	17:00		PLANNED	Requested
538	RQ202881	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAUNPUR (UP)-VARANASI(PG) (UP) CKT-1	UPPTCL	C	Testing of DPP of 400kv Varanasi (PGCL) - Jaunpur Ckt-I Line and Bay.	11/Jan/2025	09:00	11/Jan/2025	15:00	No supply disturbance and the supply will be managed by 400kv Obra-B & C Lines, 400kv Vns (PG) Ckt-II Line.	PLANNED	Requested
539	RQ202155	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI-PANKI TPS (UP) CKT-1	UPPTCL	D	* SHUTDOWN OF 400KV PANKI PTPS-I LINE FOR PROTECTION TESTING AND BAY >X MAINTENANCE	10/Jan/2025	10:00	11/Jan/2025	17:00		PLANNED	Requested
540	RQ202661	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI-PARICHA (UP) CKT-2	UPPTCL	D	SCADA System Upgradation Work	10/Jan/2025	09:00	11/Jan/2025	18:30		PLANNED	Requested
541	RQ202152	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AZAMGARH-MAU (UP) CKT-1	UPPTCL	D	* S/D FOR JUMPER TIGHTENING, CLEANING OF DISC INSULATOR AND OTHER >X MAINTENANCE WORK	10/Jan/2025	09:00	13/Jan/2025	16:00		PLANNED	Requested
542	RQ202475	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HARDUAGANI -ALIGARH (UP) CKT-1	UPPTCL	D	Insulator Cleaning in Bird zones	10/Jan/2025	08:00	11/Jan/2025	18:00		PLANNED	Requested
543	RQ202877	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAUNPUR -OBRA_B (UP) CKT-1	UPPTCL	C	Testing of DPP of 400kv Obra-B - Jaunpur Line and Bay and testing of Control and Relay Panels of 50MVAR Line Reactor.	09/Jan/2025	09:00	09/Jan/2025	15:00	No supply disturbance and the supply will be managed by 400kv Obra-C Line, 400kv Vns (PG) Ckt-I and II Lines.	PLANNED	Requested
544	RQ202660	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI-PARICHA (UP) CKT-1	UPPTCL	D	SCADA System Upgradation Work	08/Jan/2025	09:00	09/Jan/2025	18:30		PLANNED	Requested
545	RQ202140	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)-MAU(UP) (UP) CKT-1	UPPTCL	D	* CLEANING OF DISC/POLYMER INSULATORS, REMOVING OF BIRD BEAT, BIRD NEST, >X KITE <-> KITE THREADS FROM LINE.	08/Jan/2025	08:00	11/Jan/2025	17:00		PLANNED	Requested
546	RQ202878	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAUNPUR -OBRA_C_TPS (UP) CKT-1	UPPTCL	C	Testing of DPP of 400kv Obra-C - Jaunpur Line and Bay and testing of Control and Relay Panels of 50MVAR Line Reactor.	07/Jan/2025	09:00	07/Jan/2025	15:00	No supply disturbance and the supply will be managed by 400kv Obra-B Line, 400kv Vns (PG) Ckt-I and II Lines.	PLANNED	Requested
547	RQ202476	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-SIKANDRABAD (UP) CKT-1	UPPTCL	D	Insulator Cleaning in Bird zones	07/Jan/2025	08:00	09/Jan/2025	18:00		PLANNED	Requested
548	RQ202139	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-OBRA_B (UP) CKT-1	UPPTCL	D	Tightening of Jumper of tension tower, cleaning of insulator, removing >X of bird nest.	06/Jan/2025	08:00	07/Jan/2025	17:00		PLANNED	Requested
549	RQ202173	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NOIDA SEC 148-NOIDA SEC 123 (UP) CKT-2	UPPTCL	C	* Shutdown is required for annual maintenance and testing purpose.Also >X SCADA upgradation work is under progress so for remot	05/Jan/2025	10:00	05/Jan/2025	16:00		PLANNED	Requested
550	RQ202981	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI(UP)-MAINPURI(PG) (UP) CKT-2	UPPTCL	D	AMP of Line bay equipment and relay testing in 400kv Mainpuri(UP)-Mainpuri(PG)-Ckt-2	05/Jan/2025	08:00	05/Jan/2025	18:00		PLANNED	Requested

551	RQ202172	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NOIDA SEC 148-NOIDA SEC 123 (UP) CKT-1	UPPTCL	C	* Shutdown is required for annual maintenance and testing purpose.Also >X SCADA upgradation work is under progress so for remot	04/Jan/2025	10:00	04/Jan/2025	16:00		PLANNED	Requested
552	RQ202147	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ATAUR-MURADNAGAR_1 (UP) CKT-1	UPPTCL	D	* lopping chopping,jumper tightening ,polymer check ,removing bird nests >X and other m<>&<> work.	04/Jan/2025	09:00	04/Jan/2025	17:00		PLANNED	Requested
553	RQ202100	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_C_TPS OBRA_B (UP) CKT-1	UPPTCL	D	Tightening of Jumper on tension tower,removing of bird nest and other >X work.	04/Jan/2025	08:00	05/Jan/2025	17:00		PLANNED	Requested
554	RQ202096	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-1	UPPTCL	C	* For Breaker Overhauling <->&<-> other Preventive Maintenance works. No >X supply affected, maintained through 400KV Bareilly-	02/Jan/2025	10:00	08/Jan/2025	17:00		PLANNED	Requested
555	RQ202157	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV REWA ROAD-PANKI (UP) CKT-1	UPPTCL	C	* shutdown of 400KV PANKI REWA ROAD LINE FOR REPLACEMENT OF 50MVAR LINE >X REACTOR TO 63MVAR LINE REACTOR FOR OPENING OF JUMP	02/Jan/2025	10:00	05/Jan/2025	17:00		PLANNED	Requested
556	RQ202095	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD(UP)-FIROZABAD(PJFTL) (UP) CKT-1	UPPTCL	D	The work of 02Nos. Alstom make differential numerical relay replacement >X with old NR make relay in 400kv Fatehabad -Firozab	02/Jan/2025	08:00	03/Jan/2025	18:00		PLANNED	Requested
557	RQ202474	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HARDUAGANI - SIKANDRABAD (UP) CKT-1	UPPTCL	D	Insulator Cleaning in Bird zones	02/Jan/2025	08:00	04/Jan/2025	18:00		PLANNED	Requested
558	RQ202165	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SULTANPUR(UP)-MOHANLALGANJ (PGYTL) (PGYTL) CKT-1	UPPTCL,PGYTL	C	* Preventive Maintenance of Bay at 400KV S/S Sultanpur	27/Jan/2025	10:00	27/Jan/2025	16:00		PLANNED	Requested
559	RQ202080	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO(UP)-JEHTA_HARDOI ROAD (UP) (PG) CKT-2	POWERGRID, UPPTCL	D	Shutdown of 400 kv Jehta-Unnao Line 2 for Annual routine testing work >X and line maintenance work	22/Jan/2025	10:00	23/Jan/2025	17:00		PLANNED	Requested
560	RQ202079	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO(UP)-JEHTA_HARDOI ROAD (UP) (PG) CKT-1	POWERGRID, UPPTCL	D	Shutdown of 400 kv Jehta-Unnao Line 1 for Annual routine testing work >X and line maintenance work	20/Jan/2025	10:00	21/Jan/2025	17:00		PLANNED	Requested
561	RQ202087	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-JEHTA_HARDOI ROAD (UP) (PG) CKT-2	POWERGRID, UPPTCL	D	* Shutdown of 400 kv Jehta-PGCIL Line 2 for Annual routine testing work >X and line maintenance work	17/Jan/2025	10:00	18/Jan/2025	17:00		PLANNED	Requested
562	RQ203446	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI(PG)-SAHUPURI(UP) (PG) CKT-2	POWERGRID, UPPTCL	D	Shutdown nature maintenance work.	16/Jan/2025	08:00	16/Jan/2025	18:00		PLANNED	Requested
563	RQ203447	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI(PG)-SAHUPURI(UP) (PG) CKT-1	POWERGRID, UPPTCL	D	Shutdown nature maintenance work.	15/Jan/2025	08:00	15/Jan/2025	18:00		PLANNED	Requested
564	RQ202086	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-JEHTA_HARDOI ROAD (UP) (PG) CKT-1	POWERGRID, UPPTCL	D	* Shutdown of 400 kv Jehta-PGCIL Line 1 for Annual routine testing work >X and line maintenance work	15/Jan/2025	00:00	16/Jan/2025	17:00		PLANNED	Requested
565	RQ202150	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA(UPC)-NAWADA(HV) (PG) CKT-1	POWERGRID, UPPTCL	C	* Tan Delta testing of CTs will be done of mentioned line during this >X shutdoqn period.	07/Jan/2025	10:30	07/Jan/2025	15:00		PLANNED	Requested
566	RQ202907	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-2	POWERGRID, UPPTCL	D	FOR REPLACEMENT OF FLASHED INSULATOR AT LOC 565	06/Jan/2025	09:00	06/Jan/2025	17:00		PLANNED	Requested
567	RQ203085	OCC_226	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH(P G) (DTL) CKT-2	DTL	D	Tightning of Dropper and Jumper and Line Isolator clamp and Preventive Maintenance.	20/Jan/2025	09:00	20/Jan/2025	17:00		PLANNED	Requested
568	RQ203217	OCC_226	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH(P G) (DTL) CKT-2	DTL	D	For Extension of Earth Wire from Dead End Tower to Gantry at Maharanibagh Substation	14/Jan/2025	08:00	15/Jan/2025	19:00		PLANNED	Requested
569	RQ203082	OCC_226	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA-MUNDKA (DV) CKT-2	DTL	D	Tightning of Dropper and Jumper and Line Isolator clamp and Preventive Maintenance.	09/Jan/2025	09:00	09/Jan/2025	17:00		PLANNED	Requested
570	RQ203081	OCC_226	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA-MUNDKA (DV) CKT-1	DTL	D	Tightning of Dropper and Jumper and Line Isolator clamp and Preventive Maintenance.	07/Jan/2025	09:00	07/Jan/2025	17:00		PLANNED	Requested
571	RQ203211	OCC_226	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-2	POWERGRID,FBTL	D	Installation of bird diverters in the line	16/Jan/2025	15:00	31/Jan/2025	23:00	other ckt put in Non auto mode	PLANNED	Requested
572	RQ202101	OCC_226	apl_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1	POWERGRID,FBTL	D	AR off is required for Live Line Earth Wire Replacement with OPGW for CKT-1	02/Jan/2025	08:00	16/Jan/2025	18:00	Auto Recloser OFF	PLANNED	Requested
573	RQ203210	OCC_226	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-1	POWERGRID,FBTL	D	Installation of bird diverters in the line	01/Jan/2025	15:00	15/Jan/2025	23:00	other ckt put in Non auto mode	PLANNED	Requested
574	RQ203084	OCC_226	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH(P G) (DTL) CKT-1	POWERGRID, DTL	D	Tightning of Dropper and Jumper and Line Isolator clamp and Preventive Maintenance.	16/Jan/2025	09:00	16/Jan/2025	17:00		PLANNED	Requested

575	RQ203218	OCC_226	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH(PG) (DTL) CKT-1	POWERGRID, DTL	D	For Extension of Earth Wire from Dead End Tower to Gantry at Maharanibagh Substation	14/Jan/2025	08:00	15/Jan/2025	19:00		PLANNED	Requested	
576	RQ203216	OCC_226	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH(PG) (DTL) CKT-1	POWERGRID, DTL	D	For Extension of Earth Wire from Dead End Tower to Gantry at Maharanibagh Substation	14/Jan/2025	08:00	15/Jan/2025	19:00		PLANNED	Requested	
577	RQ203219	OCC_226	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH(PG) (DTL) CKT-2	POWERGRID, DTL	D	For Extension of Earth Wire from Dead End Tower to Gantry at Maharanibagh Substation	14/Jan/2025	08:00	15/Jan/2025	19:00		PLANNED	Requested	
578	RQ202873	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-UNCHAHAR(NTB) (PUTL) CKT-2	PUTL	C	Diversion of 400KV Unchahar-Fatehpur 2 infringing with Raebareli-Prayagraj bypass road of NHAI	12/Jan/2025	08:00	21/Jan/2025	20:00		PLANNED	Requested	
579	RQ202872	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-UNCHAHAR(NTB) (PUTL) CKT-1	PUTL	C	Diversion of 400KV Unchahar-Fatehpur 1 infringing with Raebareli-Prayagraj bypass road of NHAI	12/Jan/2025	08:00	21/Jan/2025	20:00		PLANNED	Requested	
580	RQ203239	OCC_226	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_III(PG)-JAISALMER(RS) (PRTL) CKT-1	PRTL	D	For Bay extension works, To avoid induction during movement of machinery, T&P.	09/Jan/2025	15:00	09/Jan/2025	23:00		PLANNED	Requested	
581	RQ203238	OCC_226	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_III(PG)-JAISALMER(RS) (PRTL) CKT-2	PRTL	D	For Bay extension works, To avoid induction during movement of machinery, T&P.	08/Jan/2025	15:00	08/Jan/2025	23:00		PLANNED	Requested	
582	RQ203236	OCC_226	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH_III(PG) (PRTL) CKT-2	PRTL	D	For Bay extension works, To avoid induction during movement of machinery, T&P.	06/Jan/2025	17:00	06/Jan/2025	23:00		PLANNED	Requested	
583	RQ203235	OCC_226	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH_III(PG) (PRTL) CKT-1	PRTL	D	For Bay extension works, To avoid induction during movement of machinery, T&P.	05/Jan/2025	17:00	05/Jan/2025	23:00		PLANNED	Requested	
584	RQ202078	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV INDIRAPURAM-NOIDA SEC 123 (UP) CKT-1	WUPPTCL	C	* Shutdown is required for annual maintenance and testing purpose.Also >X SCADA upgradation work is under progress so for remot	07/Jan/2025	10:00	07/Jan/2025	16:00		PLANNED	Requested	
585	RQ202077	OCC_226	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ATAUR-NOIDA SEC 123 (UP) CKT-1	WUPPTCL	C	* Shutdown is required for annual maintenance and testing purpose.Also >X SCADA upgradation work is under progress so for remot	06/Jan/2025	10:00	06/Jan/2025	16:00		PLANNED	Requested	
586	RQ203411	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT-2	POWERLINK, POWERGRID	D	AMP of Line bay equipment	03/Jan/2025	10:00	03/Jan/2025	18:00		PLANNED	Requested	
587	RQ201986	OCC_226	slcdps_sd	BUS	400KV BUS 2 AT MUKTSAR(PS)	PS TCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	31/Jan/2025	08:00	31/Jan/2025	18:00		PLANNED	Requested	
588	RQ201983	OCC_226	slcdps_sd	BUS	400KV BUS 1 AT MUKTSAR(PS)	PS TCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	24/Jan/2025	08:00	24/Jan/2025	18:00		PLANNED	Requested	
589	RQ201978	OCC_226	slcdps_sd	BUS	400KV BUS 2 AT MAKHU(PS)	PS TCL	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-2	21/Jan/2025	08:00	21/Jan/2025	18:00		PLANNED	Requested	
590	RQ201956	OCC_226	slcdps_sd	BUS	400 KV DHANANSU(PS) - BUS 1	PS TCL	D	Periodical Testing of breaker and CT & CVT	15/Jan/2025	08:00	15/Jan/2025	18:00		PLANNED	Requested	
591	RQ201955	OCC_226	slcdps_sd	BUS	400KV BUS 1 AT MAKHU(PS)	PS TCL	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-1	08/Jan/2025	08:00	08/Jan/2025	18:00		PLANNED	Requested	
592	RQ201954	OCC_226	slcdps_sd	BUS	400 KV DHANANSU(PS) - BUS 2	PS TCL	D	Periodical Testing of breaker and CT & CVT	03/Jan/2025	08:00	03/Jan/2025	18:00		PLANNED	Requested	
593	RQ202323	OCC_226	stuup_sd	BUS	400 KV GR.NOIDA_2(UPC) - BUS 1	UPPTCL	C	* Maintenance wrk will be done during this shutdown period	30/Jan/2025	10:30	30/Jan/2025	16:00		PLANNED	Requested	
594	RQ202862	OCC_226	stuup_sd	BUS	400KV BUS 2 AT PANKI(UP)	UPPTCL	C	* SHUTDOWN OF 400kv MAIN BUS I FOR STRINGING OF 220KV JACK BUS TWIN MOOSE >X CONDUCTOR OF 315 MVA ICT-II	28/Jan/2025	10:00	29/Jan/2025	17:00		PLANNED	Requested	
595	RQ202326	OCC_226	stuup_sd	BUS	400KV BUS 1 AT SULTANPUR(UP)	UPPTCL	C	* Preventive Maintenance of Bus-A at 400KV S/S Sultanpur	21/Jan/2025	10:00	21/Jan/2025	16:00		PLANNED	Requested	
596	RQ202861	OCC_226	stuup_sd	BUS	400KV BUS 1 AT PANKI(UP)	UPPTCL	C	* SHUTDOWN OF 220KV MAIN BUS I FOR STRINGING OF 220KV JACK BUS TWIN MOOSE >X CONDUCTOR OF 500MVA ICT-1	21/Jan/2025	10:00	22/Jan/2025	17:00		PLANNED	Requested	
597	RQ202973	OCC_226	stuup_sd	BUS	400KV BUS 1 AT SARNATH(UP)	UPPTCL	D	For Bus & Bus Isolator Tightening work	13/Jan/2025	10:00	13/Jan/2025	18:00		PLANNED	Requested	
598	RQ202853	OCC_226	stuup_sd	BUS	400KV BUS 2 AT AGRA FATEHBAD(UP)	UPPTCL	D	* Annual maintenance and Testing of 400KV BUS-II and associated Bay >X equipments at 765KV Substation Fatehabad.	09/Jan/2025	08:00	09/Jan/2025	18:00		PLANNED	Requested	
599	RQ202473	OCC_226	stuup_sd	BUS	400 KV RAMPUR_PRSTL (UP) - BUS 2	UPPTCL	C	SF6 GD BODY REPLACEMENT	08/Jan/2025	09:00	14/Jan/2025	17:30		PLANNED	Requested	
600	RQ202852	OCC_226	stuup_sd	BUS	400KV BUS 1 AT AGRA FATEHBAD(UP)	UPPTCL	D	* Annual maintenance and Testing of 400KV BUS-1 and associated Bay >X equipments at 765KV Substation Fatehabad.	06/Jan/2025	08:00	06/Jan/2025	18:00		PLANNED	Requested	

601	RQ202317	OCC_226	stsup_sd	BUS	400KV BUS 2 AT BAREILLY(UP)		C	* Replacement of 400 KV Pentagraph Isolator (R,Y,B) of Bus I I and >X replacement of 33 KV Tertiary Bushing (R Phase) with ot	03/Jan/2025	10:00	07/Jan/2025	17:00		PLANNED	Requested	
602	RQ203056	OCC_226	slcdv_sd	BUS	400 KV BAWANA CCGT8(DTL) - BUS 2	UPPTCL	C	Cleaning of BPIand string insulators of 400 kv Bus-II to avoid unwanted tripping due to fog	30/Jan/2025	09:00	31/Jan/2025	18:00		PLANNED	Requested	
603	RQ203055	OCC_226	slcdv_sd	BUS	400 KV BAWANA CCGT8(DTL) - BUS 1	DTL	C	Cleaning of BPI and string insulators of 400 kv Bus-I to avoid unwanted tripping due to fog	23/Jan/2025	09:00	24/Jan/2025	18:00		PLANNED	Requested	
604	RQ203060	OCC_226	slcdv_sd	BUS	400KV BUS 2 AT BAWANA(DV)	DTL	D	Tan Delta testing of CT and Cbs towards Bus-II and Preventive Maintenance	03/Jan/2025	09:00	03/Jan/2025	17:00		PLANNED	Requested	
605	RQ203059	OCC_226	slcdv_sd	BUS	400KV BUS 1 AT BAWANA(DV)	DTL	D	Tan Delta testing of CT and Cbs towards Bus-I and Preventive Maintenance	02/Jan/2025	09:00	02/Jan/2025	17:00		PLANNED	Requested	
606	RQ202061	OCC_226	cpcc2_sd	BUS	400KV BUS 2 AT AMRITSAR(PG)		D	For AMP work.	28/Jan/2025	10:00	28/Jan/2025	18:00	Kindly approve.	PLANNED	Requested	
607	RQ202565	OCC_226	cpcc1_sd	BUS	400KV BUS 2 AT BIKANER(RS)		C	For Interlock checking work in SS-101 Package and AMP Work	27/Jan/2025	15:00	27/Jan/2025	23:00	For Interlock checking work in SS-101 Package and AMP Work	PLANNED	Requested	
608	RQ202060	OCC_226	cpcc2_sd	BUS	400KV BUS 1 AT AMRITSAR(PG)		D	For AMP work.	26/Jan/2025	10:00	26/Jan/2025	18:00	Kindly approve.	PLANNED	Requested	
609	RQ202524	OCC_226	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 4		D	For AMP work	23/Jan/2025	17:00	24/Jan/2025	23:00		PLANNED	Requested	
610	RQ202484	OCC_226	cpcc1_sd	BUS	400KV BUS 2 AT KOTA(PG)		D	AMP Work	23/Jan/2025	09:00	23/Jan/2025	18:00		PLANNED	Requested	
611	RQ202564	OCC_226	cpcc1_sd	BUS	400KV BUS 1 AT BIKANER(RS)		C	400kv Bay Extension Work under SS-104 Package at Bikaner SS	22/Jan/2025	15:00	26/Jan/2025	23:00	400kv Bay Extension Work under SS-104 Package at Bikaner SS	PLANNED	Requested	
612	RQ202523	OCC_226	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 3		D	For AMP work	21/Jan/2025	17:00	22/Jan/2025	23:00		PLANNED	Requested	
613	RQ202576	OCC_226	cpcc1_sd	BUS	400 KV BIKANER_2 (PBTSI) - BUS 2		D	Bay Extension works	21/Jan/2025	17:00	28/Jan/2025	23:00	Bay Extension works	PLANNED	Requested	
614	RQ202522	OCC_226	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 2		D	For erection work of bay extension of 400kv/220kv ICT 11 Dia at Fatehgarh 2 RS INFRA	21/Jan/2025	17:00	24/Jan/2025	23:00		PLANNED	Requested	
615	RQ202483	OCC_226	cpcc1_sd	BUS	400KV BUS 1 AT KOTA(PG)		D	AMP Work	21/Jan/2025	09:00	21/Jan/2025	18:00		PLANNED	Requested	
616	RQ202558	OCC_226	cpcc1_sd	BUS	400KV BUS 1 AT BAWANA(DV)		C	FOR 41189 ISOLATOR RETROFITTING WORK UNDER ADD CAP	20/Jan/2025	09:00	21/Jan/2025	20:00	FOR 41189 ISOLATOR RETROFITTING WORK	PLANNED	Requested	
617	RQ202537	OCC_226	cpcc1_sd	BUS	400KV BUS 2 AT BASSI(PG)		D	AMP Work and CoE Compliances	18/Jan/2025	09:00	19/Jan/2025	17:30		PLANNED	Requested	
618	RQ202545	OCC_226	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)		D	For AMP work	18/Jan/2025	08:00	18/Jan/2025	20:00	FOR AMP WORK	PLANNED	Requested	
619	RQ202521	OCC_226	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 1		D	For erection work of bay extension of 400kv/220kv ICT 11 Dia at Fatehgarh 2 RS INFRA	17/Jan/2025	17:00	20/Jan/2025	23:00		PLANNED	Requested	
620	RQ202498	OCC_226	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 4		D	Bus Bar and LBB Testing for Bay Extension	17/Jan/2025	17:00	18/Jan/2025	23:00		PLANNED	Requested	
621	RQ202544	OCC_226	cpcc1_sd	BUS	400KV BUS 3 AT MANDOLA(PG)		D	For AMP work	17/Jan/2025	08:00	17/Jan/2025	20:00	FOR AMP WORK	PLANNED	Requested	
622	RQ202536	OCC_226	cpcc1_sd	BUS	400KV BUS 1 AT BASSI(PG)		D	AMP Work and CoE Compliances	16/Jan/2025	09:00	17/Jan/2025	17:30		PLANNED	Requested	
623	RQ202497	OCC_226	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 3		D	Bus Bar and LBB Testing for Bay Extension	15/Jan/2025	17:00	16/Jan/2025	23:00		PLANNED	Requested	
624	RQ202569	OCC_226	cpcc1_sd	BUS	400KV BUS 2 AT MEERUT(PG)		D	AMP Work	15/Jan/2025	09:00	15/Jan/2025	18:00	AMP WORK	PLANNED	Requested	
625	RQ202559	OCC_226	cpcc1_sd	BUS	400KV BUS 2 AT BAWANA(DV)		C	FOR 41289 ISOLATOR RETROFITTING WORK UNDER ADD CAP	15/Jan/2025	09:00	16/Jan/2025	20:00	FOR 41289 ISOLATOR RETROFITTING WORK	PLANNED	Requested	
626	RQ202543	OCC_226	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)		D	For AMP work	15/Jan/2025	08:00	15/Jan/2025	20:00	FOR AMP WORK	PLANNED	Requested	
627	RQ202575	OCC_226	cpcc1_sd	BUS	400 KV BIKANER_2 (PBTSI) - BUS 1		D	Bay Extension works	14/Jan/2025	17:00	20/Jan/2025	23:00	Bay Extension works	PLANNED	Requested	
628	RQ202568	OCC_226	cpcc1_sd	BUS	400KV BUS 1 AT MEERUT(PG)		D	AMP Work	14/Jan/2025	09:00	14/Jan/2025	18:00	AMP WORK	PLANNED	Requested	
629	RQ202496	OCC_226	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 2		D	Bus Bar and LBB Testing for Bay Extension	13/Jan/2025	17:00	14/Jan/2025	23:00		PLANNED	Requested	
630	RQ202560	OCC_226	cpcc1_sd	BUS	400KV BUS 1 AT BAWANA(DV)		C	FOR 41389 ISOLATOR RETROFITTING WORK UNDER ADD CAP	13/Jan/2025	09:00	14/Jan/2025	20:00	FOR 41389 ISOLATOR RETROFITTING WORK	PLANNED	Requested	
631	RQ202542	OCC_226	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)		D	For AMP work	13/Jan/2025	08:00	13/Jan/2025	20:00	FOR AMP WORK	PLANNED	Requested	
632	RQ202495	OCC_226	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 1		D	Bus Bar and LBB Testing for Bay Extension	11/Jan/2025	17:00	12/Jan/2025	23:00		PLANNED	Requested	
633	RQ202488	OCC_226	cpcc1_sd	BUS	400KV BUS 2 AT ROORKEE(PG)		D	AMP Work	11/Jan/2025	09:00	11/Jan/2025	18:00	AMP WORK	PLANNED	Requested	
634	RQ202531	OCC_226	cpcc1_sd	BUS	400KV BUS 2 AT KANKROLI(PG)		D	For firmware upgradation of CU and PU of bus bar relay	11/Jan/2025	09:00	11/Jan/2025	17:00		PLANNED	Requested	
635	RQ202561	OCC_226	cpcc1_sd	BUS	400KV BUS 2 AT BAWANA(DV)		C	FOR 41489 ISOLATOR RETROFITTING WORK UNDER ADD CAP	11/Jan/2025	09:00	12/Jan/2025	20:00	FOR 41489 ISOLATOR RETROFITTING WORK	PLANNED	Requested	
636	RQ202487	OCC_226	cpcc1_sd	BUS	400KV BUS 1 AT ROORKEE(PG)		D	AMP Work	10/Jan/2025	09:00	10/Jan/2025	18:00	AMP WORK	PLANNED	Requested	
637	RQ202530	OCC_226	cpcc1_sd	BUS	400KV BUS 1 AT KANKROLI(PG)		D	For firmware upgradation of CU and PU of bus bar relay	10/Jan/2025	09:00	10/Jan/2025	17:00		PLANNED	Requested	
638	RQ202541	OCC_226	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)		D	BUS BAR RELAY RETROFITTING WORK	10/Jan/2025	08:00	11/Jan/2025	20:00	BUS BAR RELAY RETROFITTING WORK	PLANNED	Requested	

639	RQ202547	OCC_226	cpcc1_sd	BUS	400KV BUS 2 AT MURADNAGAR_1(U P)		D	For LBB testing relay and isolator overhauling work in 94 bay	10/Jan/2025	08:00	11/Jan/2025	20:00	For LBB testing relay and isolator overhauling work in 94 bay	PLANNED	Requested	
640	RQ202562	OCC_226	cpcc1_sd	BUS	400KV BUS 1 AT BAWANA(DV)		C	FOR 40589 ISOLATOR RETROFITTING WORK UNDER ADD CAP	08/Jan/2025	09:00	09/Jan/2025	20:00	FOR 40589 ISOLATOR RETROFITTING WORK	PLANNED	Requested	
641	RQ202540	OCC_226	cpcc1_sd	BUS	400KV BUS 3 AT MANDOLA(PG)		D	BUS BAR RELAY RETROFITTING WORK	08/Jan/2025	08:00	09/Jan/2025	20:00	BUS BAR RELAY RETROFITTING WORK	PLANNED	Requested	
642	RQ202546	OCC_226	cpcc1_sd	BUS	400KV BUS 1 AT MURADNAGAR_1(U P)		D	For LBB testing relay and isolator overhauling work in 94 bay	08/Jan/2025	08:00	09/Jan/2025	20:00	For LBB testing relay and isolator overhauling work in 94 bay	PLANNED	Requested	
643	RQ202490	OCC_226	cpcc1_sd	BUS	400KV BUS 2 AT GURGAON(PG)		D	BUS BAR RELAY TESTING	07/Jan/2025	09:00	07/Jan/2025	18:00	BUS BAR RELAY TESTING	PLANNED	Requested	
644	RQ202058	OCC_226	cpcc2_sd	BUS	400KV BUS 2 AT KISHENPUR(PG)		D	For Jumper/Dropper Tightning and Strengthening work.	06/Jan/2025	09:30	06/Jan/2025	17:00	Kindly approve.	PLANNED	Requested	
645	RQ202563	OCC_226	cpcc1_sd	BUS	400KV BUS 2 AT BAWANA(DV)		C	FOR 40789 ISOLATOR RETROFITTING WORK UNDER ADD CAP	06/Jan/2025	09:00	07/Jan/2025	20:00	FOR 40789 ISOLATOR RETROFITTING WORK	PLANNED	Requested	
646	RQ202489	OCC_226	cpcc1_sd	BUS	400KV BUS 1 AT GURGAON(PG)		D	BUS BAR RELAY TESTING	06/Jan/2025	09:00	06/Jan/2025	18:00	BUS BAR RELAY TESTING	PLANNED	Requested	
647	RQ202539	OCC_226	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)		D	BUS BAR RELAY RETROFITTING WORK	06/Jan/2025	08:00	07/Jan/2025	20:00	BUS BAR RELAY RETROFITTING WORK	PLANNED	Requested	
648	RQ202482	OCC_226	cpcc1_sd	BUS	400KV BUS 2 AT BHINMAL(PG)		D	AMP Work	04/Jan/2025	09:00	04/Jan/2025	18:00	AMP WORK	PLANNED	Requested	
649	RQ202052	OCC_226	cpcc2_sd	BUS	400KV BUS 2 AT MOGA(PG)		D	AMP of 400 kV AIS BUS-2	03/Jan/2025	08:00	04/Jan/2025	18:00	Kindly approve.	PLANNED	Requested	
650	RQ202481	OCC_226	cpcc1_sd	BUS	400KV BUS 1 AT BHINMAL(PG)		D	AMP Work	02/Jan/2025	09:00	02/Jan/2025	18:00	AMP WORK	PLANNED	Requested	
651	RQ202538	OCC_226	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)		D	BUS BAR RELAY RETROFITTING WORK	01/Jan/2025	08:00	02/Jan/2025	20:00	BUS BAR RELAY RETROFITTING WORK	PLANNED	Requested	
652	RQ202051	OCC_226	cpcc2_sd	BUS	400KV BUS 4 AT MOGA(PG)		C	Attending SF6 Leakage in 400 kV GIS Bus-2 (GIS Bus-2 under shutdown since 13-09-2024)	01/Jan/2025	08:00	31/Jan/2025	18:00	Kindly approve for GIS Bus-2 at Moga,	PLANNED	Requested	
653	RQ202624	OCC_226	karcham_sd	BUS	400KV BUS 1 AT KARCHAM WANGTOO(JSW)	JSW	D	Third Party Protection Audit and Relay testing as per clause 15 of IEGC 2023.	28/Jan/2025	10:00	29/Jan/2025	16:00		PLANNED	Requested	
654	RQ202625	OCC_226	karcham_sd	BUS	400KV BUS 2 AT KARCHAM WANGTOO(JSW)	JSW	D	Third Party Protection Audit and Relay testing as per clause 15 of IEGC 2023.	28/Jan/2025	10:00	29/Jan/2025	16:00		PLANNED	Requested	
655	RQ202928	OCC_226	slchr_sd	BUS	400KV BUS 1 AT KHEDEAR(HPG)	HPGCL	D	Gen Mtc. and line testing	28/Jan/2025	09:00	31/Jan/2025	18:00		PLANNED	Requested	
656	RQ203250	OCC_226	cpcc1_sd	BUS	400 KV FATEHGARH_III(PG) - BUS 1	PRTL	D	AMP works	24/Jan/2025	17:00	24/Jan/2025	23:00		PLANNED	Requested	
657	RQ203251	OCC_226	cpcc1_sd	BUS	400 KV FATEHGARH_III(PG) - BUS 2	PRTL	D	AMP works	23/Jan/2025	17:00	23/Jan/2025	23:00		PLANNED	Requested	
658	RQ201985	OCC_226	sldcps_sd	BUS	400KV BUS 2 AT NAKODAR(PG)	PSPL	D	Periodic Maintenance	24/Jan/2025	08:00	24/Jan/2025	18:00		PLANNED	Requested	
659	RQ201981	OCC_226	sldcps_sd	BUS	400KV BUS 1 AT NAKODAR(PG)	PSPL	D	Periodic Maintenance	22/Jan/2025	08:00	22/Jan/2025	18:00		PLANNED	Requested	
660	RQ203133	OCC_226	ntpcos_sd	BUS	400KV BUS 2 AT SINGRAULI(NT)	NTPC	C	Generator-04 isolator replacement.	23/Jan/2025	08:00	26/Jan/2025	18:00	shutdown is required for 23-26 December 2024, but could not apply for previous month	PLANNED	Requested	
661	RQ203132	OCC_226	ntpcos_sd	BUS	400KV BUS 1 AT SINGRAULI(NT)	NTPC	C	Bus-4 isolator replacement.	19/Jan/2025	08:00	22/Jan/2025	18:00	shutdown is required for 19-22 December 2024, but could not apply for previous month	PLANNED	Requested	
662	RQ202596	OCC_226	sldcuk_sd	BUS	400KV BUS 2 AT RISHIKESH(UK)	PTCUL	C	400 kV D/C Rishikesh-Koteswar Bay construction work by M/s NRSSXXXVI Ltd	17/Jan/2025	08:00	20/Jan/2025	18:00		PLANNED	Requested	
663	RQ202595	OCC_226	sldcuk_sd	BUS	400KV BUS 1 AT RISHIKESH(UK)	PTCUL	C	400 kV D/C Rishikesh-Koteswar Bay construction work by M/s NRSSXXXVI Ltd	13/Jan/2025	08:00	16/Jan/2025	18:00		PLANNED	Requested	
664	RQ203018	OCC_226	cpcc3_sd	BUS	400KV BUS 2 AT BAREILLY(PG)	POWERGRID	D	AMP of 400 KV Bus-2 at 400 KV Bareilly substation	15/Jan/2025	10:00	15/Jan/2025	18:00		PLANNED	Requested	
665	RQ202858	OCC_226	cpcc3_sd	BUS	400 KV BAREILLY_2(PG) - BUS 2	POWERGRID	D	To replace faulty polymer insulators.	14/Jan/2025	09:30	15/Jan/2025	17:30		PLANNED	Requested	
666	RQ203067	OCC_226	cpcc3_sd	BUS	400KV BUS 2 AT ALLAHABAD(PG)	POWERGRID	C	For bus bar relay retrofitting at Prayagraj SS	14/Jan/2025	08:00	17/Jan/2025	18:00		PLANNED	Requested	
667	RQ202854	OCC_226	cpcc3_sd	BUS	400 KV BAREILLY_2(PG) - BUS 1	POWERGRID	D	To replace faulty polymer insulators.	10/Jan/2025	09:30	11/Jan/2025	17:30		PLANNED	Requested	
668	RQ203066	OCC_226	cpcc3_sd	BUS	400KV BUS 1 AT ALLAHABAD(PG)	POWERGRID	C	For bus bar relay retrofitting at Prayagraj SS	10/Jan/2025	09:00	13/Jan/2025	18:00		PLANNED	Requested	
669	RQ203021	OCC_226	cpcc3_sd	BUS	400KV BUS 1 AT BAREILLY(PG)	POWERGRID	D	400 KV Bus-1 at 400 KV Bareilly substation	10/Jan/2025	09:00	10/Jan/2025	18:00		PLANNED	Requested	
670	RQ203054	OCC_226	sldcrs_sd	BUS	400KV BUS 1 AT AKAL(RS)	RRVPNL	D	Quarterly Maintenance	06/Jan/2025	14:00	07/Jan/2025	20:00		PLANNED	Requested	
671	RQ203348	OCC_226	sldcrs_sd	BUS	400KV BUS 1 AT KALISINDH(RS)	RRVPNL	D	Annual maintenance of 400KV BUS-1 and Pentagraph Isolators	01/Jan/2025	08:00	01/Jan/2025	18:00		PLANNED	Requested	

672	RQ203160	OCC_226	jhakri_sd	BUS	400KV BUS 1 AT NATHPA JHAKRI(SJ)	SJVNL	D	Shutdown on 400KV Double Bus Bar System (Busbar-1, Busbar-2 and Bus Coupler) including Shutdown on all Generating Units (i.e. U#01 to U#06) for inspection of R-Phase Bus Earth Switch SF-6 Gas Compartment (Q51) of Unit#06 by OEM. During Shutdown Busbar-3, Busbar-4, 25MVA Station Transformer bay, 80MVAR Bus Reactor bay and all 400KV Lines (NJ-KW-I&II, NJ-Gumma-I&II and NJ-Rampur-I&II) originating from NJHPS will remain in charged condition.	06/Jan/2025	09:00	06/Jan/2025	17:00	Inspection of R-Phase Bus Earth Switch SF-6 Gas Compartment (Q51) of Unit#06 by OEM.	PLANNED	Requested	
673	RQ203161	OCC_226	jhakri_sd	BUS	400KV BUS 2 AT NATHPA JHAKRI(SJ)	SJVNL	D	Shutdown on 400KV Double Bus Bar System (Busbar-1, Busbar-2 and Bus Coupler) including Shutdown on all Generating Units (i.e. U#01 to U#06) for inspection of R-Phase Bus Earth Switch SF-6 Gas Compartment (Q51) of Unit#06 by OEM. During Shutdown Busbar-3, Busbar-4, 25MVA Station Transformer bay, 80MVAR Bus Reactor bay and all 400KV Lines (NJ-KW-I&II, NJ-Gumma-I&II and NJ-Rampur-I&II) originating from NJHPS will remain in charged condition.	06/Jan/2025	09:00	06/Jan/2025	17:00	Inspection of R-Phase Bus Earth Switch SF-6 Gas Compartment (Q51) of Unit#06 by OEM.	PLANNED	Requested	
674	RQ203287	OCC_226	rampur_sd	BUS	400KV BUS 1 AT RAMPUR HEP(SJ)	SJVNL	D	Shutdown on 400KV Double Bus Bar System (Busbar-1, Busbar-2 & Bus Coupler) including Shutdown on all Generating Units (i.e. U#01 to U#06) & 80 MVAR Bus Reactor for inspection of isolator & earth switch alignment & testing of interlocks, inspection of SF-6 Gas Compartment G1, G2 & G9 and also testing of busbar protection.	02/Jan/2025	09:00	05/Jan/2025	18:00	Annual Planned Maintenance	PLANNED	Requested	
675	RQ203288	OCC_226	rampur_sd	BUS	400KV BUS 2 AT RAMPUR HEP(SJ)	SJVNL	D	Shutdown on 400KV Double Bus Bar System (Busbar-1, Busbar-2 & Bus Coupler) including Shutdown on all Generating Units (i.e. U#01 to U#06) & 80 MVAR Bus Reactor for inspection of isolator & earth switch alignment & testing of interlocks, inspection of SF-6 Gas Compartment G1, G2 & G9 and also testing of busbar protection.	02/Jan/2025	09:00	05/Jan/2025	18:00	Annual Planned Maintenance	PLANNED	Requested	
676	RQ202617	OCC_226	cpcc1_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-4 @BIKANER_2 (PBTSL)	PBTSL	D	For AMP work	20/Jan/2025	17:00	21/Jan/2025	22:00		PLANNED	Requested	
677	RQ202587	OCC_226	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON 400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1 @JAIPUR SOUTH(PG)	POWERGRID	D	For AMP work	15/Jan/2025	08:00	15/Jan/2025	18:00		PLANNED	Requested	
678	RQ202588	OCC_226	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON AGRA-JAIPUR SOUTH (PG) CKT-1 @JAIPUR SOUTH(PG)	POWERGRID	D	For AMP work	13/Jan/2025	08:00	13/Jan/2025	18:00		PLANNED	Requested	
679	RQ202589	OCC_226	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON AGRA-JAIPUR SOUTH (PG) CKT-2 @JAIPUR SOUTH(PG)	POWERGRID	D	For AMP work	10/Jan/2025	08:00	10/Jan/2025	18:00		PLANNED	Requested	
680	RQ202584	OCC_226	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON KOTA(PG)-MERTA(RS) (PG) CKT-1 @KOTA(PG)	POWERGRID	D	For AMP work	08/Jan/2025	08:00	08/Jan/2025	18:00		PLANNED	Requested	
681	RQ202585	OCC_226	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON SHREE CEMENT(SCL) KOTA(PG) (PG) CKT-1 @KOTA(PG)	POWERGRID	D	For AMP work	07/Jan/2025	08:00	07/Jan/2025	18:00		PLANNED	Requested	

682	RQ202593	OCC_226	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON BIKANER(RS)-SIKAR(PG) (RS) CKT-2 @SIKAR(PG)	RRVPNL	D	For AMP work	08/Jan/2025	08:00	08/Jan/2025	18:00	Line will also remain in shutdown	PLANNED	Requested	
683	RQ202592	OCC_226	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON BIKANER(RS)-SIKAR(PG) (RS) CKT-1 @SIKAR(PG)	RRVPNL	D	For AMP work	07/Jan/2025	08:00	07/Jan/2025	18:00	Line will also remain in shutdown	PLANNED	Requested	
684	RQ202871	OCC_226	stuup_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON REWA ROAD-PANKI (UP) CKT-1 @PANKI(UP)	UPPTCL	C	* SHUTDOWN OF 50MVAR REWA ROAD LINE REACTOR FOR REPLACEMENT OF 50MVAR LINE -X REACTOR TO 63 MVAR LINE REACTOR	02/Jan/2025	10:00	31/Jan/2025	17:00		PLANNED	Requested	
685	RQ203247	OCC_226	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 2 AT 400 KV FATEHGARH_III(PG)	PRTL	D	AMP Work	31/Jan/2025	17:00	31/Jan/2025	23:00		PLANNED	Requested	
686	RQ203246	OCC_226	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_III(PG)	PRTL	D	AMP Work	30/Jan/2025	17:00	30/Jan/2025	23:00		PLANNED	Requested	
687	RQ202859	OCC_226	stuup_sd	BR/BSR/MSC/M SR	63 MVAR BUS REACTOR NO 1 AT 400 KV JEHTA_HARDOI ROAD (UP)	UPPTCL	C	* Shutdown of 63 MVA Bus Reactor for Annual routine testing work and >X maintenance work	29/Jan/2025	10:00	29/Jan/2025	17:00		PLANNED	Requested	
688	RQ202961	OCC_226	stuup_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV SAMBHAL_PRSTL (UP)	UPPTCL	D	AMP Work	09/Jan/2025	09:00	09/Jan/2025	17:30		PLANNED	Requested	
689	RQ202005	OCC_226	slcpc1_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV MAKHU(PS)	PSCTL	D	Nut bolt tightening of HV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	27/Jan/2025	08:00	27/Jan/2025	18:00		PLANNED	Requested	
690	RQ203093	OCC_226	slcpc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY EQUIPMENTS	24/Jan/2025	10:00	24/Jan/2025	17:00		PLANNED	Requested	
691	RQ203091	OCC_226	slcpc1_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV AKAL(RS)	RRVPNL	D	Quarterly Maintenance	23/Jan/2025	11:00	24/Jan/2025	15:00		PLANNED	Requested	
692	RQ203094	OCC_226	slcpc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV AKAL(RS)	RRVPNL	D	Quarterly Maintenance	21/Jan/2025	11:00	22/Jan/2025	15:00		PLANNED	Requested	
693	RQ203092	OCC_226	slcpc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV BHADLA(RS)	RRVPNL	D	Quarterly/ Half Yearly/ Yearly Equipment Testing work at 400KV GSS, Bhadla	21/Jan/2025	09:00	21/Jan/2025	14:00		PLANNED	Requested	
694	RQ202667	OCC_226	cpcc1_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV MANDOLA(PG)	POWERGRID	D	FOR CSD RECOMMISSIONING	24/Jan/2025	08:00	24/Jan/2025	18:00		PLANNED	Requested	
695	RQ202663	OCC_226	cpcc1_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV MANDOLA(PG)	POWERGRID	D	For CSD Fine Tuning	23/Jan/2025	08:00	23/Jan/2025	18:00		PLANNED	Requested	
696	RQ202636	OCC_226	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV KOTESWAR(TH)	POWERGRID	D	For implementation of updated mechanical protection settings.	22/Jan/2025	08:00	23/Jan/2025	18:00		PLANNED	Requested	
697	RQ202640	OCC_226	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV BALLABHAGARH(PG)	POWERGRID	D	SCHEME CHECKING WORK	22/Jan/2025	08:00	22/Jan/2025	18:00		PLANNED	Requested	
698	RQ202662	OCC_226	cpcc1_sd	BR/BSR/MSC/M SR	225 MVAR BUS SERIES REACTOR NO 1 AT 400 KV MANDOLA(PG)	POWERGRID	D	For AMP work	20/Jan/2025	08:00	20/Jan/2025	18:00		PLANNED	Requested	
699	RQ202657	OCC_226	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV BATANGARH(RS)	POWERGRID	D	CSD FINETUNNING	17/Jan/2025	08:00	17/Jan/2025	18:00		PLANNED	Requested	
700	RQ202674	OCC_226	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV MEERUT(PG)	POWERGRID	D	AMP Work	16/Jan/2025	08:00	16/Jan/2025	18:00		PLANNED	Requested	
701	RQ202670	OCC_226	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV DWARKA (PG)	POWERGRID	D	AMP and Relay Testing of ICT	15/Jan/2025	08:00	15/Jan/2025	18:00		PLANNED	Requested	
702	RQ203459	OCC_226	cpcc3_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV KANPUR_GIS(PG)	POWERGRID	D	AMP Work	11/Jan/2025	10:00	11/Jan/2025	18:00		PLANNED	Requested	
703	RQ202642	OCC_226	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV BHADLA_2 (PG)	POWERGRID	D	For AMP work	10/Jan/2025	08:00	11/Jan/2025	18:00		PLANNED	Requested	
704	RQ202639	OCC_226	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 2 AT 400KV JAIPUR SOUTH(PG)	POWERGRID	D	For AMP work	08/Jan/2025	08:00	08/Jan/2025	18:00		PLANNED	Requested	
705	RQ202664	OCC_226	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 2 AT 400 KV MANDOLA(PG)	POWERGRID	D	for relay testing work	08/Jan/2025	08:00	08/Jan/2025	18:00		PLANNED	Requested	
706	RQ202638	OCC_226	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV JAIPUR SOUTH(PG)	POWERGRID	D	For AMP work	06/Jan/2025	08:00	06/Jan/2025	18:00		PLANNED	Requested	
707	RQ203460	OCC_226	cpcc3_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 2 AT 400KV AGRA(PG)	POWERGRID	D	AMP OF 125MVAR BUS REACTOR. Implementation of interlock of Backup protection with OCEF	06/Jan/2025	08:00	06/Jan/2025	18:00		PLANNED	Requested	

708	RQ203458	OCC_226	cpcc3_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 2 AT 400KV ALLAHABAD(PG)	POWERGRID	D	Tie bay LBB Retrofitment Works at Prayagraj SS and amp work.	03/Jan/2025	09:00	03/Jan/2025	18:00			PLANNED	Requested	
709	RQ203461	OCC_226	cpcc3_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV AGRA(PG)	POWERGRID	D	AMP OF 125MVAR BUS REACTOR. Implementation of interlock of Backup protection with OCEF	03/Jan/2025	08:00	03/Jan/2025	18:00			PLANNED	Requested	
710	RQ203457	OCC_226	cpcc3_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV ALLAHABAD(PG)	POWERGRID	D	Tie bay LBB Retrofitment Works at Prayagraj SS.	02/Jan/2025	09:00	02/Jan/2025	18:00			PLANNED	Requested	
711	RQ202669	OCC_226	cpcc1_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV KOTPUTLI(PG)	POWERGRID	C	For Construction Activities of SS 104 Package (Construction of Firewall)	01/Jan/2025	08:00	15/Jan/2025	18:00			PLANNED	Requested	
712	RQ202609	OCC_226	sldcuk_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV RISHIKESH(UK)	PTCUL	C	400 kv D/C Rishikesh-Koteswar Bay construction work by M/s NRSSXXVI Ltd	22/Jan/2025	08:00	25/Jan/2025	18:00			PLANNED	Requested	
713	RQ202608	OCC_226	sldcuk_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV RISHIKESH(UK)	PTCUL	C	400 kv D/C Rishikesh-Koteswar Bay construction work by M/s NRSSXXVI Ltd	03/Jan/2025	08:00	06/Jan/2025	18:00			PLANNED	Requested	
714	RQ202651	OCC_226	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_II(PG)		D	Spare reactor switching	15/Jan/2025	08:00	15/Jan/2025	18:00			PLANNED	Requested	
715	RQ202648	OCC_226	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV KHETRI (PKTSL)	PKTSL	D	For scheme checking work	15/Jan/2025	08:00	15/Jan/2025	18:00			PLANNED	Requested	
716	RQ203221	OCC_226	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV SIKAR_2(PSTL)	PSTL	D	For CSD Fine Tuning	13/Jan/2025	08:00	13/Jan/2025	18:00			PLANNED	Requested	
717	RQ202844	OCC_226	cpcc2_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 3 AT 400 KV KALA AMB(PKTL)	PKATL	D	For AMP work	08/Jan/2025	09:00	08/Jan/2025	18:00	kindly approve		PLANNED	Requested	
718	RQ203309	OCC_226	sldcrs_sd	BAY	411-52C MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly Maintenance and testing of bay equipments.	31/Jan/2025	08:00	31/Jan/2025	18:00			PLANNED	Requested	
719	RQ203299	OCC_226	sldcrs_sd	BAY	409-52C MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly Maintenance and testing of bay equipments.	30/Jan/2025	08:00	30/Jan/2025	18:00			PLANNED	Requested	
720	RQ203325	OCC_226	sldcrs_sd	BAY	418 MAIN BAY - 400KV PHAGI-AJMER (RS) CKT-2 AT PHAGI(RS)	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF ASSOCIATED BAY EQUIPMENTS	29/Jan/2025	08:00	29/Jan/2025	18:00			PLANNED	Requested	
721	RQ203301	OCC_226	sldcrs_sd	BAY	408-52C MAIN BAY - 400 KV ANTA-CHHABRA SCTPS (RS) CKT-2 (RRVPNL)	RRVPNL	D	Quarterly Maintenance and testing of bay equipments.	28/Jan/2025	08:00	28/Jan/2025	18:00			PLANNED	Requested	
722	RQ203303	OCC_226	sldcrs_sd	BAY	406-52C MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly Maintenance and testing of bay equipments.	27/Jan/2025	08:00	27/Jan/2025	18:00			PLANNED	Requested	
723	RQ203322	OCC_226	sldcrs_sd	BAY	401052T TIE BAY - 765/400KV 1500 MVA ICT 2 AT PHAGI(RS) AND 400KV PHAGI-AJMER (RS) CKT-1	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF ASSOCIATED BAY EQUIPMENTS	24/Jan/2025	08:00	24/Jan/2025	18:00			PLANNED	Requested	
724	RQ203300	OCC_226	sldcrs_sd	BAY	409-52T TIE BAY - 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2 (RRVPNL) AND 765/400 KV 1500 MVA ICT 2 AT ANTA(RS) AT 400 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly Maintenance and testing of bay equipments.	24/Jan/2025	08:00	24/Jan/2025	18:00			PLANNED	Requested	
725	RQ203302	OCC_226	sldcrs_sd	BAY	408-52T TIE BAY - 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1 (RRVPNL) AND 400 KV ANTA-CHHABRA SCTPS (RS) CKT-2 AT 400 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly Maintenance and testing of bay equipments.	23/Jan/2025	08:00	23/Jan/2025	18:00			PLANNED	Requested	
726	RQ203326	OCC_226	sldcrs_sd	BAY	419 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT PHAGI(RS)	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF ASSOCIATED BAY EQUIPMENTS	22/Jan/2025	08:00	22/Jan/2025	18:00			PLANNED	Requested	
727	RQ203333	OCC_226	sldcrs_sd	BAY	408 TIE BAY - 400/220KV 315 MVA ICT 1 AT AJMER(RS) AND 400KV PHAGI-AJMER (RS) CKT-1	RRVPNL	D	Half Yearly maintenance work of associated equipments	22/Jan/2025	08:00	22/Jan/2025	18:00			PLANNED	Requested	
728	RQ203304	OCC_226	sldcrs_sd	BAY	406-52T TIE BAY - 400 KV ANTA-CHHABRA SCTPS (RS) CKT-1 (RRVPNL) AND 765/400 KV 1500 MVA ICT 1 AT ANTA(RS) AT 400 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly Maintenance and testing of bay equipments.	22/Jan/2025	08:00	22/Jan/2025	18:00			PLANNED	Requested	

729	RQ203336	OCC_226	slcdcrs_sd	BAY	40352T TIE BAY - 400 KV MERTA-KANKANI (RS) CKT-1 AND FUTURE AT 400 KV MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK	21/Jan/2025	08:00	21/Jan/2025	18:00		PLANNED	Requested	
730	RQ203305	OCC_226	slcdcrs_sd	BAY	404-52T TIE BAY - 400 KV ANTA-KALISINDH (RS) CKT-1 (RRVPNL) AND FUTURE AT 400 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly Maintenance and testing of bay equipments.	21/Jan/2025	08:00	21/Jan/2025	18:00		PLANNED	Requested	
731	RQ203323	OCC_226	slcdcrs_sd	BAY	40752T TIE BAY - 765/400KV 1500 MVA ICT 1 AT PHAGI(RS) AND 400KV PHAGI-HEERAPURA (RS) CKT-2	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF ASSOCIATED BAY EQUIPMENTS	20/Jan/2025	08:00	20/Jan/2025	18:00		PLANNED	Requested	
732	RQ203334	OCC_226	slcdcrs_sd	BAY	405 TIE BAY - 400KV AJMER(RS)-DEEDWANA(MTS) (MTS) CKT-1 AND 400KV AJMER-BHILWARA (RS) CKT-2 AT AJMER(RS)	RRVPNL	D	Half Yearly maintenance work of associated equipments	20/Jan/2025	08:00	20/Jan/2025	18:00		PLANNED	Requested	
733	RQ203337	OCC_226	slcdcrs_sd	BAY	40352B MAIN BAY - 400 KV MERTA-KANKANI (RS) CKT-1 AT MERTA	RRVPNL	D	QUARTERLY MAINT.WORK	18/Jan/2025	08:00	18/Jan/2025	18:00		PLANNED	Requested	
734	RQ203339	OCC_226	slcdcrs_sd	BAY	40452A MAIN BAY - 400/220 KV 315 MVA ICT 1 AT MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK	17/Jan/2025	08:00	17/Jan/2025	18:00		PLANNED	Requested	
735	RQ203307	OCC_226	slcdcrs_sd	BAY	403-52T TIE BAY - 400 KV ANTA-KALISINDH (RS) CKT-2 (RRVPNL) AND FUTURE AT 400 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly Maintenance and testing of bay equipments.	17/Jan/2025	08:00	17/Jan/2025	18:00		PLANNED	Requested	
736	RQ203324	OCC_226	slcdcrs_sd	BAY	40752C MAIN BAY - 765/400KV 1500 MVA ICT 1 AT PHAGI(RS)	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF ASSOCIATED BAY EQUIPMENTS	16/Jan/2025	08:00	16/Jan/2025	18:00		PLANNED	Requested	
737	RQ203311	OCC_226	slcdcrs_sd	BAY	409-52D MAIN BAY - 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2 (RRVPNL) AT 400 KV ANTA(RS)	RRVPNL	D	Quarterly Maintenance and testing of bay equipments.	16/Jan/2025	08:00	16/Jan/2025	18:00		PLANNED	Requested	
738	RQ203338	OCC_226	slcdcrs_sd	BAY	40452T TIE BAY - 400 KV BHADLA-MERTA (RS) CKT-1 AND 400/220 KV 315 MVA ICT 1 AT MERTA(RS) AT 400 KV MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK	15/Jan/2025	08:00	15/Jan/2025	18:00		PLANNED	Requested	
739	RQ203335	OCC_226	slcdcrs_sd	BAY	402 TIE BAY - 400KV AJMER-BHILWARA (RS) CKT-1 AND FUTURE AT AJMER(RS)	RRVPNL	D	Half Yearly maintenance work of associated equipments	14/Jan/2025	08:00	14/Jan/2025	18:00		PLANNED	Requested	
740	RQ203343	OCC_226	slcdcrs_sd	BAY	40452B MAIN BAY - 400 KV BHADLA-MERTA (RS) CKT-1 (RRVPNL) AND 400KV BUS 2 AT MERTA(RS) AT 400 KV MERTA(RS) (RRVPNL)	RRVPNL	D	QUARTERLY MAINT.WORK	14/Jan/2025	08:00	14/Jan/2025	18:00		PLANNED	Requested	
741	RQ203310	OCC_226	slcdcrs_sd	BAY	408-52D MAIN BAY - 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1 (RRVPNL)	RRVPNL	D	Quarterly Maintenance and testing of bay equipments.	13/Jan/2025	08:00	13/Jan/2025	18:00		PLANNED	Requested	
742	RQ203341	OCC_226	slcdcrs_sd	BAY	40552A MAIN BAY - 400/220 KV 315 MVA ICT 2 AT MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK	10/Jan/2025	08:00	10/Jan/2025	18:00		PLANNED	Requested	
743	RQ203312	OCC_226	slcdcrs_sd	BAY	406-52D MAIN BAY - 400 KV ANTA-CHHABRA SCTPS (RS) CKT-1 (RRVPNL)	RRVPNL	D	Quarterly Maintenance and testing of bay equipments.	10/Jan/2025	08:00	10/Jan/2025	18:00		PLANNED	Requested	
744	RQ203340	OCC_226	slcdcrs_sd	BAY	40552T TIE BAY - 400 KV MERTA-RATANGARH (RS) CKT-1 AND 400/220 KV 315 MVA ICT 2 AT MERTA(RS) AT 400 KV MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK	09/Jan/2025	08:00	09/Jan/2025	18:00		PLANNED	Requested	
745	RQ203342	OCC_226	slcdcrs_sd	BAY	40552B MAIN BAY - 400 KV MERTA-RATANGARH (RS) CKT-1 AT MERTA	RRVPNL	D	QUARTERLY MAINT.WORK	07/Jan/2025	08:00	07/Jan/2025	18:00		PLANNED	Requested	
746	RQ203306	OCC_226	slcdcrs_sd	BAY	404-52D MAIN BAY - 400 KV ANTA-KALISINDH (RS) CKT-1 (RRVPNL)	RRVPNL	D	Quarterly Maintenance and testing of bay equipments.	03/Jan/2025	08:00	03/Jan/2025	18:00		PLANNED	Requested	

747	RQ202308	OCC_226	slcdrs_sd	BAY	403-52D MAIN BAY - 400 KV ANTA-KALISINDH (RS) CKT-2 (RRVPNL)	RRVPNL	D	Quarterly Maintenance and testing of bay equipments.	02/Jan/2025	08:00	02/Jan/2025	18:00		PLANNED	Requested	
748	RQ202874	OCC_226	stuups_sd	BAY	405 BUS COUPLER BAY - 400 KV JEHTA_HARDOI ROAD (UP) - BUS 1 (UPPTCL) AND 400 KV JEHTA_HARDOI ROAD (UP) - BUS 2 AT 400 KV JEHTA_HARDOI ROAD (UP) (UPPTCL)	UPPTCL	C	* Shutdown of 400 KV Bus Coupler for Annual routine testing work and >X maintenance work	30/Jan/2025	10:00	30/Jan/2025	17:00		PLANNED	Requested	
749	RQ202921	OCC_226	stuups_sd	BAY	406 MAIN BAY - 400 KV FIROZABAD(PJFTL)-JAWAHARPUR_TPS(UP) (UP) CKT-2 (UPPTCL)	UPPTCL	D	AMP works	14/Jan/2025	08:00	14/Jan/2025	18:00		PLANNED	Requested	
750	RQ202645	OCC_226	stuups_sd	BAY	415 MAIN BAY - 765KV/400KV AGRA FATEHBAD(UP)-ICT-2 AT AGRA FATEHBAD(UP)	UPPTCL	C	* Annual maintenance and Testing of work at 765KV Substation Fatehabad. >X* 23.11.2024 11:58:08 INDIA (11007967) Phone 790211505	11/Jan/2025	13:00	11/Jan/2025	17:00		PLANNED	Requested	
751	RQ202719	OCC_226	stuups_sd	BAY	412 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV AGRA FATEHBAD(UP)	UPPTCL	D	* Annual maintenance and Testing of work at 765KV Substation Fatehabad. >X* 23.11.2024 11:57:48 INDIA (11007967) Phone 790211505	11/Jan/2025	08:00	11/Jan/2025	12:00		PLANNED	Requested	
752	RQ202310	OCC_226	stuups_sd	BAY	409 MAIN BAY - 400KV AGRA FATEHBAD-AGRA SOUTH (UP) CKT-1 AT AGRA FATEHBAD(UP)	UPPTCL	C	* Annual maintenance and Testing of work at 765KV Substation Fatehabad. >X* 23.11.2024 11:57:36 INDIA (11007967) Phone 790211505	10/Jan/2025	13:00	10/Jan/2025	17:00		PLANNED	Requested	
753	RQ202920	OCC_226	stuups_sd	BAY	403 MAIN BAY - 400 KV FIROZABAD(PJFTL)-JAWAHARPUR_TPS(UP) (UP) CKT-1 (UPPTCL)	UPPTCL	D	AMP works	10/Jan/2025	08:00	10/Jan/2025	18:00		PLANNED	Requested	
754	RQ202718	OCC_226	stuups_sd	BAY	406 MAIN BAY - 400KV AGRA FATEHBAD-AGRA SOUTH (UP) CKT-2 AT AGRA FATEHBAD(UP)	UPPTCL	D	* Annual maintenance and Testing of work at 765KV Substation Fatehabad. >X* 23.11.2024 11:56:54 INDIA (11007967) Phone 790211505	10/Jan/2025	08:00	10/Jan/2025	12:00		PLANNED	Requested	
755	RQ202307	OCC_226	stuups_sd	BAY	413 MAIN BAY - 400KV AGRA(UP)-AGRA FATEHBAD(UP) (PG) CKT-1 AT AGRA FATEHBAD(UP)	UPPTCL	C	* Annual maintenance and Testing of work at 765KV Substation Fatehabad. >X* 23.11.2024 11:56:38 INDIA (11007967) Phone 790211505	08/Jan/2025	13:00	08/Jan/2025	17:00		PLANNED	Requested	
756	RQ202308	OCC_226	stuups_sd	BAY	410 MAIN BAY - 400KV AGRA FATEHBAD-MATHURA (UP) CKT-1 AT AGRA FATEHBAD(UP)	UPPTCL	C	* Annual maintenance and Testing of work at 765KV Substation Fatehabad. >X* 23.11.2024 11:56:26 INDIA (11007967) Phone 790211505	08/Jan/2025	08:00	08/Jan/2025	12:00		PLANNED	Requested	
757	RQ202720	OCC_226	stuups_sd	BAY	404 MAIN BAY - 400KV AGRA(PG)-AGRA FATEHBAD(UP) (PG) CKT-1 AT AGRA FATEHBAD(UP)	UPPTCL	D	* Annual maintenance and Testing of work at 765KV Substation Fatehabad. >X* 23.11.2024 11:54:40 INDIA (11007967) Phone 790211505	07/Jan/2025	08:00	07/Jan/2025	12:00		PLANNED	Requested	
758	RQ202964	OCC_226	stuups_sd	BAY	410 MAIN BAY - 400 KV SAMBHAL_PRSTL -RAMPUR_PRSTL (UP) CKT-2 (UPPTCL) AT 400 KV SAMBHAL_PRSTL (UP)	UPPTCL	C	CB Interrupter Replacement Work	01/Jan/2025	08:00	31/Jan/2025	18:00		PLANNED	Requested	
759	RQ202138	OCC_226	slcpcs_sd	BAY	414 TIE BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV MUKTSAR(P.S) AND FUTURE AT 400 KV MUKTSAR(P.S)	PSCTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	29/Jan/2025	08:00	29/Jan/2025	18:00		PLANNED	Requested	
760	RQ202137	OCC_226	slcpcs_sd	BAY	410 MAIN BAY - 400KV MUKTSAR-MAKHU (PS) CKT-2 AT MAKHU(PS)	PSCTCL	D	Nut bolt tightening of clamp and connectors of bay 410 and cleaning of CR panel and BMK of CT, CB related with associated bay	29/Jan/2025	08:00	29/Jan/2025	18:00		PLANNED	Requested	
761	RQ202136	OCC_226	slcpcs_sd	BAY	406 MAIN BAY - 400KV MUKTSAR-MAKHU (PS) CKT-2 AT MUKTSAR(P.S)	PSCTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	27/Jan/2025	08:00	27/Jan/2025	18:00		PLANNED	Requested	
762	RQ202132	OCC_226	slcpcs_sd	BAY	405 TIE BAY - 400KV TALWANDI SABOO(P.SG)-MUKTSAR(P.S) (PS) CKT-2 AND 400KV MUKTSAR-MAKHU (PS) CKT-2 AT MUKTSAR(P.S)	PSCTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	22/Jan/2025	08:00	22/Jan/2025	18:00		PLANNED	Requested	

763	RQ202092	OCC_226	sldcps_sd	BAY	404 MAIN BAY - 400KV TALWANDI SABOO(PSG)-MUKTSAR(P5) CKT-2 AT MUKTSAR(P5)	PSSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	20/Jan/2025	08:00	20/Jan/2025	18:00			PLANNED	Requested	
764	RQ202094	OCC_226	sldcps_sd	BAY	407 MAIN BAY - 400KV MUKTSAR-MAKHU (PS) CKT-1 AT MAKHU(PS)	PSSTCL	D	Nut bolt tightening of clamp and connectors of bay 407 and cleaning of CR panel and BMK of CT,CB related with associated bay	20/Jan/2025	08:00	20/Jan/2025	18:00			PLANNED	Requested	
765	RQ202316	OCC_226	sldcps_sd	BAY	411 TIE BAY - 400/220 KV 500 MVA ICT 4 AT RAJPURA(PS) (PSTCL) AND FUTURE AT 400 KV RAJPURA(PS) (PSTCL)	PSSTCL	D	Annual protection testing of ICT and its related equipments.	17/Jan/2025	08:00	17/Jan/2025	18:00			PLANNED	Requested	
766	RQ202315	OCC_226	sldcps_sd	BAY	412 MAIN BAY - 400/220 KV 500 MVA ICT 4 AT RAJPURA(PS) (PSTCL) AT 400 KV RAJPURA(PS)	PSSTCL	D	Annual protection testing of ICT and its related equipments.	17/Jan/2025	08:00	17/Jan/2025	18:00			PLANNED	Requested	
767	RQ202089	OCC_226	sldcps_sd	BAY	403 MAIN BAY - 400KV MUKTSAR-MAKHU (PS) CKT-1 AT MUKTSAR(P5)	PSSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	16/Jan/2025	08:00	16/Jan/2025	18:00			PLANNED	Requested	
768	RQ202594	OCC_226	sldcps_sd	BAY	406 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT ROPAR(PSTCL) (PSTCL) AT 400 KV ROPAR(PSTCL)	PSSTCL	D	Half yearly Mtc of 406 & 405 bay and its related equipments	16/Jan/2025	08:00	16/Jan/2025	18:00			PLANNED	Requested	
769	RQ202591	OCC_226	sldcps_sd	BAY	405 TIE BAY - 400 KV KOLDAM(NT)-ROPAR(PSTCL) (PKTCL) CKT-1 (PSTCL) AND 400/220 KV 500 MVA ICT 2 AT ROPAR(PSTCL) AT 400 KV ROPAR(PSTCL) (PSTCL)	PSSTCL	D	Half yearly Mtc of 406 & 405 bay and its related equipments	16/Jan/2025	08:00	16/Jan/2025	18:00			PLANNED	Requested	
770	RQ202088	OCC_226	sldcps_sd	BAY	404 MAIN BAY - 400KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-1 AT MAKHU(PS)	PSSTCL	D	Nut bolt tightening of clamp and connectors of bay 404 and cleaning of CR panel and BMK of CT,CB related with associated bay	15/Jan/2025	08:00	15/Jan/2025	18:00			PLANNED	Requested	
771	RQ203353	OCC_226	sldcps_sd	BAY	409 MAIN BAY - 400/220 KV 500 MVA ICT 3 AT RAJPURA(PS) (PSTCL) AT 400 KV RAJPURA(PS)	PSSTCL	D	Annual protection testing of ICT and its related equipments.	15/Jan/2025	08:00	15/Jan/2025	18:00			PLANNED	Requested	
772	RQ203354	OCC_226	sldcps_sd	BAY	408 TIE BAY - 400/220 KV 500 MVA ICT 3 AT RAJPURA(PS) AND FUTURE	PSSTCL	D	Annual protection testing of ICT and its related equipments.	15/Jan/2025	08:00	15/Jan/2025	18:00			PLANNED	Requested	
773	RQ202331	OCC_226	sldcps_sd	BAY	402 TIE BAY - 400 KV ROPAR(PSTCL)-LUDHIANA(PG) (PKTCL) CKT-1 (PSTCL) AND 400/220 KV 500 MVA ICT 1 AT ROPAR(PSTCL) AT 400 KV ROPAR(PSTCL) (PSTCL)	PSSTCL	D	Half yearly maintenance of bay 403 & 402 and its related equipments.	14/Jan/2025	08:00	14/Jan/2025	18:00			PLANNED	Requested	
774	RQ202332	OCC_226	sldcps_sd	BAY	403 MAIN BAY - 400/220 KV 500 MVA ICT 1 AT ROPAR(PSTCL) (PSTCL) AT 400 KV ROPAR(PSTCL)	PSSTCL	D	Half yearly maintenance of bay 403 & 402 and its related equipments.	14/Jan/2025	08:00	14/Jan/2025	18:00			PLANNED	Requested	
775	RQ202085	OCC_226	sldcps_sd	BAY	411 TIE BAY - 400 KV JALANDHAR(PG)-DHANANSU(PS) (PG) CKT-1 (PSTCL) AND 400/220 KV 500 MVA ICT 1 AT DHANANSU(PS) AT 400 KV DHANANSU(PS) (PSTCL)	PSSTCL	D	Periodical Testing of Breaker	10/Jan/2025	13:00	10/Jan/2025	17:00			PLANNED	Requested	
776	RQ202084	OCC_226	sldcps_sd	BAY	408 TIE BAY - 400 KV KURUKSHETRA(PG)-DHANANSU(PS) (PG) CKT-1 (PSTCL) AND FUTURE AT 400 KV DHANANSU(PS) (PSTCL)	PSSTCL	D	Periodical Testing of Breaker and CT	10/Jan/2025	08:00	10/Jan/2025	13:00			PLANNED	Requested	

777	RQ202329	OCC_226	slcpcps_sd	BAY	402 TIE BAY - 400 KV ROPAR(PSTCL)-LUDHIANA(PG) (PKTCL) CKT-1 (PSTCL) AND 400/220 KV 500 MVA ICT 1 AT ROPAR(PSTCL) AT 400 KV ROPAR(PSTCL) (PSTCL)	PSTCL	D	Half yearly maintenance of bay 401 & 402 and its related equipments.	09/Jan/2025	08:00	09/Jan/2025	18:00		PLANNED	Requested	
778	RQ202327	OCC_226	slcpcps_sd	BAY	401 MAIN BAY - 400 KV ROPAR(PSTCL)-LUDHIANA(PG) (PKTCL) CKT-1 (PSTCL) AT 400 KV ROPAR(PSTCL)	PSTCL	D	Half yearly maintenance of bay 401 & 402 and its related equipments.	09/Jan/2025	08:00	09/Jan/2025	18:00		PLANNED	Requested	
779	RQ202083	OCC_226	slcpcps_sd	BAY	402 TIE BAY - 400KV TALWANDI SABOO(PSG)-MUKTSAR(P) (PS) CKT-1 AND 400KV MUKTSAR-MAKHU (PS) CKT-1 AT MUKTSAR(P) (PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	08/Jan/2025	08:00	08/Jan/2025	18:00		PLANNED	Requested	
780	RQ202081	OCC_226	slcpcps_sd	BAY	401 MAIN BAY - 400KV TALWANDI SABOO(PSG)-MUKTSAR(P) (PS) CKT-1 AT MUKTSAR(P) (PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	07/Jan/2025	08:00	07/Jan/2025	18:00		PLANNED	Requested	
781	RQ202082	OCC_226	slcpcps_sd	BAY	401 MAIN BAY - 400KV NAKODAR(PSG)-MAKHU(P) (PS) CKT-2 AT MAKHU(P) (PS)	PSTCL	D	Nut bolt tightening of clamp and connectors of bay 401 and cleaning of CR panel and BMK of CT,CB related with associated bay	07/Jan/2025	08:00	07/Jan/2025	18:00		PLANNED	Requested	
782	RQ202318	OCC_226	slcpcps_sd	BAY	404 MAIN BAY - 400 KV KOLDAM(NT)-ROPAR(PSTCL) (PKTCL) CKT-1 (PSTCL) AT 400 KV ROPAR(PSTCL)	PSTCL	D	Half yearly maintenance of bay 404 & 405 and its related equipments.	07/Jan/2025	08:00	07/Jan/2025	18:00		PLANNED	Requested	
783	RQ202319	OCC_226	slcpcps_sd	BAY	405 TIE BAY - 400 KV KOLDAM(NT)-ROPAR(PSTCL) (PKTCL) CKT-1 (PSTCL) AND 400/220 KV 500 MVA ICT 2 AT ROPAR(PSTCL) AT 400 KV ROPAR(PSTCL) (PSTCL)	PSTCL	D	Half yearly maintenance of bay 404 & 405 and its related equipments.	07/Jan/2025	08:00	07/Jan/2025	18:00		PLANNED	Requested	
784	RQ202641	OCC_226	slcpcps_sd	BAY	408 TIE BAY - 400 KV KURUKSHETRA(PG)-DHANANSU(P) (PG) CKT-1 (PSTCL) AND FUTURE AT 400 KV DHANANSU(P) (PSTCL)	PSTCL	C	wiring replacement and Tie C&R panel change	05/Jan/2025	08:00	20/Jan/2025	18:00		PLANNED	Requested	
785	RQ203393	OCC_226	ntpcos_sd	BAY	405 TIE BAY - 400KV AURAIYA(NT)-AGRA(PG) (PG) CKT-1 AND FUTURE AT AGRA(PG)	POWERGRID	C	R&M of 400 KV Bus Bar	28/Jan/2025	08:00	29/Jan/2025	18:00		PLANNED	Requested	
786	RQ203396	OCC_226	ntpcos_sd	BAY	405 TIE BAY - 400KV AURAIYA(NT)-AGRA(PG) (PG) CKT-1 AND 400/220KV 315 MVA ICT 1 AT AURAIYA(NT)	POWERGRID	C	R&M of 400 KV Bus Bar	23/Jan/2025	08:00	24/Jan/2025	18:00		PLANNED	Requested	
787	RQ203103	OCC_226	slcpcps_sd	BAY	406 MAIN BAY - 400 KV BAMBOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-2 AT BAMBOLI(DV)	POWERGRID	D	For CB testing and other PMS work	22/Jan/2025	08:00	22/Jan/2025	12:00		PLANNED	Requested	
788	RQ203061	OCC_226	cpcc3_sd	BAY	409 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT ALLAHABAD(PG) (POWERGRID)	POWERGRID	C	CB retrofitting works at Prayagraj SS.	20/Jan/2025	09:00	26/Jan/2025	18:00		PLANNED	Requested	
789	RQ203392	OCC_226	ntpcos_sd	BAY	402 TIE BAY - 400/220 KV 315 MVA ICT 2 AT AURAIYA(NT) AND FUTURE	POWERGRID	C	R&M of 400 KV Bus Bar	18/Jan/2025	08:00	20/Jan/2025	18:00		PLANNED	Requested	
790	RQ203194	OCC_226	cpcc2_sd	BAY	407 MAIN BAY - 400KV CHAMERA_1(NH)-JALANDHAR(PG) (PG) CKT-2 AT JALANDHAR(PG)	POWERGRID	C	CB Drive overhauling work	16/Jan/2025	10:00	18/Jan/2025	18:00	kindly approve	PLANNED	Requested	
791	RQ203102	OCC_226	cpcc3_sd	BAY	415 MAIN BAY - 400KV BALIA(PG)-BIHARSHARIFF(PG) (UNDEF) CKT-1 AT BALIA(PG)	POWERGRID	C	CB RETROFITMENT WORK	16/Jan/2025	09:00	23/Jan/2025	18:00		PLANNED	Requested	

792	RQ202685	OCC_226	cpcc1_sd	BAY	429 TIE BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV BALLABHGARH(PG) (POWERGRID) AND 400KV BUS 4 AT BALLABHGARH(PG) AT 400 KV BALLABHGARH(PG) (POWERGRID)	POWERGRID	C	FOR CB OVER HAULING	16/Jan/2025	08:00	18/Jan/2025	18:00			PLANNED	Requested	
793	RQ202726	OCC_226	cpcc1_sd	BAY	412 MAIN BAY - 400 KV BHIWANI-JIND (PG) CKT-1 (POWERGRID) AT 400 KV BHIWANI(PG)	POWERGRID	C	FOR CB Interrupter Overhauling Work	16/Jan/2025	08:00	18/Jan/2025	18:00			PLANNED	Requested	
794	RQ202725	OCC_226	cpcc1_sd	BAY	427 TIE BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV KURUKSHETRA(PG) AND 400KV ABDULLAPUR-KURUKSHETRA (PG) CKT-2	POWERGRID	C	FOR CB INSPECTION AND RECTIFICATION WORKS	14/Jan/2025	08:00	19/Jan/2025	18:00			PLANNED	Requested	
795	RQ203195	OCC_226	cpcc2_sd	BAY	401 MAIN BAY - 400KV CHAMERA_1(NH)-JALANDHAR(PG) (PG) CKT-1 AT JALANDHAR(PG)	POWERGRID	C	CB Drive overhauling work	13/Jan/2025	10:00	15/Jan/2025	18:00	kindly approve		PLANNED	Requested	
796	RQ203062	OCC_226	cpcc3_sd	BAY	406 MAIN BAY - 400/220 KV 315 MVA ICT 2 AT ALLAHABAD(PG) (POWERGRID) AT 400 KV ALLAHABAD(PG)	POWERGRID	C	406 CB retrofitting works	13/Jan/2025	09:00	19/Jan/2025	18:00			PLANNED	Requested	
797	RQ202684	OCC_226	cpcc1_sd	BAY	428 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV BALLABHGARH(PG) AND 400KV BUS 3 AT BALLABHGARH(PG)	POWERGRID	C	FOR CB OVER HAULING	13/Jan/2025	08:00	15/Jan/2025	18:00			PLANNED	Requested	
798	RQ202216	OCC_226	slcdps_sd	BAY	424 MAIN BAY - 400 KV DEHAR(BB)-RAJPURA(PS) (BB) CKT-1 AT RAJPURA(PS)	POWERGRID	D	Annual Protection testing of bay equipments.	10/Jan/2025	14:00	10/Jan/2025	18:00			PLANNED	Requested	
799	RQ202213	OCC_226	slcdps_sd	BAY	423 TIE BAY - 400 KV DEHAR(BB)-RAJPURA(PS) (BB) CKT-1 AND FUTURE AT RAJPURA(PS)	POWERGRID	D	Annual Protection testing of bay equipments.	10/Jan/2025	08:00	10/Jan/2025	14:00			PLANNED	Requested	
800	RQ202214	OCC_226	slcdps_sd	BAY	424 MAIN BAY - 400 KV DEHAR(BB)-RAJPURA(PS) (BB) CKT-1 AT RAJPURA(PS)	POWERGRID	D	Annual Protection testing of bay equipments.	09/Jan/2025	14:00	09/Jan/2025	18:00			PLANNED	Requested	
801	RQ202985	OCC_226	cpcc3_sd	BAY	430 MAIN BAY - 400/220KV 315 MVA ICT 2 AT KANPUR(PG)	POWERGRID	C	Un-installation of BHEL make circuit breaker & installation of Siemens make Circuit Breaker	09/Jan/2025	08:00	14/Jan/2025	18:00			PLANNED	Requested	
802	RQ203004	OCC_226	cpcc3_sd	BAY	426 MAIN BAY - 400/220KV 315 MVA ICT 1 AT KANPUR(PG)	POWERGRID	C	Un-installation of BHEL make circuit breaker & installation of Siemens make Circuit Breaker	09/Jan/2025	08:00	14/Jan/2025	18:00			PLANNED	Requested	
803	RQ202212	OCC_226	slcdps_sd	BAY	423 TIE BAY - 400 KV DEHAR(BB)-RAJPURA(PS) (BB) CKT-1 AND FUTURE AT RAJPURA(PS)	POWERGRID	D	Annual Protection testing of bay equipments.	09/Jan/2025	08:00	09/Jan/2025	14:00			PLANNED	Requested	
804	RQ202178	OCC_226	slcdps_sd	BAY	420 TIE BAY - 400 KV BHIWANI(BB)-RAJPURA(PS) (BB) CKT-1 AND FUTURE AT RAJPURA(PS)	POWERGRID	D	Annual Protection testing of bay equipments.	08/Jan/2025	14:00	08/Jan/2025	18:00			PLANNED	Requested	
805	RQ203101	OCC_226	cpcc3_sd	BAY	407 MAIN BAY - 400 KV BALIA-PATNA (PG) CKT-2 AND 400KV BUS 1 AT BALIA(PG)	POWERGRID	C	CB RETROFITMENT WORK	08/Jan/2025	09:00	15/Jan/2025	18:00			PLANNED	Requested	
806	RQ202683	OCC_226	cpcc1_sd	BAY	433 MAIN BAY - 400KV KANPUR-BALLABHGARH (PG) CKT-1 AT BALLABHGARH(PG)	POWERGRID	C	FOR CB OVER HAULING	08/Jan/2025	08:00	10/Jan/2025	18:00			PLANNED	Requested	
807	RQ202724	OCC_226	cpcc1_sd	BAY	426 MAIN BAY - 400KV ABDULLAPUR-KURUKSHETRA (PG) CKT-2 AT KURUKSHETRA(PG)	POWERGRID	C	FOR CB INSPECTION AND RECTIFICATION WORKS	08/Jan/2025	08:00	13/Jan/2025	18:00			PLANNED	Requested	
808	RQ202177	OCC_226	slcdps_sd	BAY	421 MAIN BAY - 400 KV BHIWANI(BB)-RAJPURA(PS) (BB) CKT-1 AT RAJPURA(PS)	POWERGRID	D	Annual Protection testing of bay equipments.	08/Jan/2025	08:00	08/Jan/2025	14:00			PLANNED	Requested	

809	RQ202171	OCC_226	slcdps_sd	BAY	420 TIE BAY - 400 KV BHIWANI(BB)-RAJPURA(PS) (BB) CKT-1 AND FUTURE AT RAJPURA(PS)	POWERGRID	D	Annual Protection testing of bay equipments.	07/Jan/2025	14:00	07/Jan/2025	18:00		PLANNED	Requested	
810	RQ202169	OCC_226	slcdps_sd	BAY	421 MAIN BAY - 400 KV BHIWANI(BB)-RAJPURA(PS) (BB) CKT-1 AT RAJPURA(PS)	POWERGRID	D	Annual Protection testing of bay equipments.	07/Jan/2025	09:00	07/Jan/2025	14:00		PLANNED	Requested	
811	RQ203016	OCC_226	cpcc3_sd	BAY	427 MAIN BAY - 400 KV KANPUR- KANPUR (PG) CKT-1 (POWERGRID) AT 400 KV KANPUR(PG)	POWERGRID	C	S/d required along with bay Bay-424 for checking CT core for un-installation of CT from 424 Bay	03/Jan/2025	08:00	06/Jan/2025	18:00		PLANNED	Requested	
812	RQ203017	OCC_226	cpcc3_sd	BAY	429 MAIN BAY - 400KV KANPUR- KANPUR (PG) CKT-1 AT KANPUR(PG)	POWERGRID	C	S/d required along with bay Bay-424 for checking CT core for un-installation of CT from 424 Bay	03/Jan/2025	08:00	06/Jan/2025	18:00		PLANNED	Requested	
813	RQ203005	OCC_226	cpcc3_sd	BAY	425 TIE BAY - SVC NO 2(-140/+140MVAR) AT 400 KV KANPUR(PG) (POWERGRID) AND 400/220 KV 315 MVA ICT 1 AT KANPUR(PG) AT 400 KV KANPUR(PG) (POWERGRID)	POWERGRID	C	Un-installation of Siemens make circuit breaker & ALSTOM CT from Bay. S/d of Bay-424 & bay-425 is required together. ICT-1 will remain charged from it's Main bay-426	03/Jan/2025	08:00	08/Jan/2025	18:00		PLANNED	Requested	
814	RQ203009	OCC_226	cpcc3_sd	BAY	424 MAIN BAY - SVC NO 2(-140/+140MVAR) AT 400 KV KANPUR(PG)	POWERGRID	C	Un-installation of Siemens make circuit breaker & ALSTOM CT from Bay. S/d of Bay-424 & bay-425 is required together. ICT-1 will remain charged from it's Main bay-426	03/Jan/2025	08:00	08/Jan/2025	18:00		PLANNED	Requested	
815	RQ203100	OCC_226	cpcc3_sd	BAY	413 MAIN BAY - 400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-2 (POWERGRID) AND 400KV BUS 1 AT BALIA(PG) AT 400 KV BALIA(PG) (POWERGRID)	POWERGRID	C	BHEL MAKE CB RETROFITMENT WORK	01/Jan/2025	09:00	07/Jan/2025	18:00		PLANNED	Requested	
816	RQ202712	OCC_226	cpcc1_sd	BAY	418 MAIN BAY - 400KV ABDULLAPUR-KURUKSHETRA (PG) CKT-1 AT KURUKSHETRA(PG)	POWERGRID	C	FOR CB INSPECTION AND RECTIFICATION WORKS	01/Jan/2025	08:00	07/Jan/2025	18:00		PLANNED	Requested	
817	RQ203269	OCC_226	slcdv_sd	BAY	424 MAIN BAY - 400/220 KV 315 MVA ICT 4 AT BAMNOLI(DV) (DTL) AND 400KV BUS 2 AT BAMNOLI(DV) AT 400 KV BAMNOLI(DV) (DTL)	DTL	D	For CB testing and other PMS work	23/Jan/2025	12:00	23/Jan/2025	17:00		PLANNED	Requested	
818	RQ203104	OCC_226	slcdv_sd	BAY	423 MAIN BAY - 400/220 KV 315 MVA ICT 4 AT BAMNOLI(DV) (DTL) AND 400KV BUS 1 AT BAMNOLI(DV) AT 400 KV BAMNOLI(DV) (DTL)	DTL	D	For CB testing and other PMS work	23/Jan/2025	08:00	23/Jan/2025	12:00		PLANNED	Requested	
819	RQ203105	OCC_226	slcdv_sd	BAY	418 MAIN BAY - 400 KV BAMNOLI(DV)-DWARKA (PG) (PG) (DTL) AND 400KV BUS 2 AT BAMNOLI(DV) AT 400 KV BAMNOLI(DV) (DTL)	DTL	D	For CB testing and other PMS work	22/Jan/2025	12:00	22/Jan/2025	17:00		PLANNED	Requested	
820	RQ202604	OCC_226	slcdv_sd	BAY	TBCB TRANSFER BUS BAY - 400KV BUS 3 AT RISHIKESH(UK)	PTCUL	C	400 kv D/C Rishikesh-Koteshwar Bay construction work by M/s NRSSXXXVI Ltd	22/Jan/2025	08:00	25/Jan/2025	18:00		PLANNED	Requested	
821	RQ202601	OCC_226	slcdv_sd	BAY	TBCB TRANSFER BUS BAY - 400KV BUS 3 AT RISHIKESH(UK)	PTCUL	C	400 kv D/C Rishikesh-Koteshwar Bay construction work by M/s NRSSXXXVI Ltd	03/Jan/2025	08:00	06/Jan/2025	18:00		PLANNED	Requested	
822	RQ203245	OCC_226	cpcc1_sd	BAY	413 MAIN BAY - 125 MVAR BUS REACTOR NO 2 AT 400 KV FATEHGARH_III(PG) (PRTL) AT 400 KV FATEHGARH_III(PG)	PRTL	C	"For 413 CB Foundation strengthening (Civil) works for compliance of Vigilance observation"	21/Jan/2025	17:00	31/Jan/2025	23:00		PLANNED	Requested	

823	RQ203244	OCC_226	cpcc1_sd	BAY	401 MAIN BAY - 400 KV FATEHGARH_III(PG)-FATEHGARH_II(PG) (PRTL) CKT-1 (PRTL) AT 400 KV FATEHGARH_III(PG)	PRTL	C	"For 401 89 A Isolator Foundation strengthening (Civil) works for compliance of Vigilance observation"	20/Jan/2025	17:00	27/Jan/2025	23:00		PLANNED	Requested	
824	RQ202927	OCC_226	stuup_sd	BAY	409 MAIN BAY - 400 KV AGRA FATEHBAD(UP)-FIROZABAD(PJFTL) (UP) CKT-1 (PJFTL)	PJFTL	D	AMP works	15/Jan/2025	08:00	15/Jan/2025	18:00		PLANNED	Requested	
825	RQ202930	OCC_226	stuup_sd	BAY	412 MAIN BAY - 400 KV AGRA SOUTH(UP)-FIROZABAD(PJFTL) (UP) CKT-1 (PJFTL)	PJFTL	D	AMP works	11/Jan/2025	08:00	11/Jan/2025	18:00		PLANNED	Requested	
826	RQ202915	OCC_226	stuup_sd	BAY	404 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV FIROZABAD(PJFTL) (PJFTL)	PJFTL	D	AMP works	09/Jan/2025	08:00	09/Jan/2025	18:00		PLANNED	Requested	
827	RQ202914	OCC_226	stuup_sd	BAY	402 TIE BAY - 400/220 KV 500 MVA ICT 1 AT FIROZABAD(PJFTL) (PJFTL) AND FUTURE AT 400 KV FIROZABAD(PJFTL) (PJFTL)	PJFTL	D	AMP works	08/Jan/2025	08:00	08/Jan/2025	18:00		PLANNED	Requested	
828	RQ202908	OCC_226	stuup_sd	BAY	407 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT FIROZABAD(PJFTL) (PJFTL)	PJFTL	D	AMP works	07/Jan/2025	08:00	07/Jan/2025	18:00		PLANNED	Requested	
829	RQ202144	OCC_226	cpcc2_sd	BAY	404 MAIN BAY - 400KV NEWWANPOH-WAGODRA (PG) CKT-2 AT WAGODRA(PG)		C	CB Drive Overhauling work	13/Jan/2025	09:00	21/Jan/2025	18:00	Kindly approve.	PLANNED	Requested	
830	RQ202146	OCC_226	cpcc2_sd	BAY	418 MAIN BAY - 400KV LUDHIANA-PATIALA (PG) CKT-1 AT PATIALA(PG)		C	CB Drive Overhauling work	06/Jan/2025	00:00	09/Jan/2025	17:30	Kindly approve.	PLANNED	Requested	
831	RQ202143	OCC_226	cpcc2_sd	BAY	405 MAIN BAY - 400KV NEWWANPOH-WAGODRA (PG) CKT-1 AT WAGODRA(PG)		C	CB Drive Overhauling work	03/Jan/2025	09:00	11/Jan/2025	18:00	Kindly approve.	PLANNED	Requested	
832	RQ202145	OCC_226	cpcc2_sd	BAY	407 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV PATIALA(PG)		C	CB Drive Overhauling work	01/Jan/2025	00:00	04/Jan/2025	17:30	Kindly approve.	PLANNED	Requested	
833	RQ203330	OCC_226	sldcrs_sd	BAY	414 TIE BAY - 400KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1 AND FUTURE AT KAWAI SCTPS(APR)	APL	D	Annual maintenance and testing of Bay equipments	10/Jan/2025	08:00	10/Jan/2025	18:00		PLANNED	Requested	
834	RQ203331	OCC_226	sldcrs_sd	BAY	413 MAIN BAY - 400KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1 AT KAWAI SCTPS(APR)	APL	D	Annual maintenance and testing of Bay equipments	08/Jan/2025	08:00	08/Jan/2025	18:00		PLANNED	Requested	
835	RQ203162	OCC_226	jhakri_sd	BAY	403 BUS COUPLER BAY - 400KV BUS 1 AT NATHPA JHAKRI(SI) AND 400KV BUS 2 AT NATHPA JHAKRI(SI)	SIVNL	D	Shutdown on 400KV Double Bus Bar System (Busbar-1, Busbar-2 and Bus Coupler) including Shutdown on all Generating Units (i.e. U#01 to U#06) for inspection of R-Phase Bus Earth Switch SF-6 Gas Compartment (Q51) of Unit#06 by OEM. During Shutdown Busbar-3, Busbar-4, 25MVA Station Transformer bay, 80MVAR Bus Reactor bay and all 400KV Lines (NJ-KW-I&II, NJ-Gumma-I&II) originating from NJHPS will remain in charged condition.	06/Jan/2025	09:00	06/Jan/2025	17:00	Shutdown on 400KV Double Bus Bar System (Busbar-1, Busbar-2 and Bus Coupler) including Shutdown on all Generating Units (i.e. U#01 to U#06) for inspection of R-Phase Bus Earth Switch SF-6 Gas Compartment (Q51) of Unit#06 by OEM. During Shutdown Busbar-3, Busbar-4, 25MVA Station Transformer bay, 80MVAR Bus Reactor bay and all 400KV Lines (NJ-KW-I&II, NJ-Gumma-I&II) originating from NJHPS will remain in charged condition.	PLANNED	Requested	

836	RQ203290	OCC_226	rampur_sd	BAY	MBC BUS COUPLER BAY - 400KV BUS 1 AT RAMPUR HEP(SJ) AND 400KV BUS 2 AT RAMPUR HEP(SJ)	SIVNL	D	Shutdown on 400KV Double Bus Bar System (Busbar-1, Busbar-2 & Bus Coupler) including Shutdown on all Generating Units (i.e. U#01 to U#06) & 80 MVAR Bus Reactor for inspection of isolator & earth switch alignment & testing of interlocks, inspection of SF-6 Gas Compartment G1, G2 & G9 and also testing of busbar protection.	02/Jan/2025	09:00	05/Jan/2025	18:00	Annual Planned Maintenance	PLANNED	Requested	
837	RQ203289	OCC_226	rampur_sd	BAY	413 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV RAMPUR HEP(SJ)	SIVNL	D	Shutdown on 400KV Double Bus Bar System (Busbar-1, Busbar-2 & Bus Coupler) including Shutdown on all Generating Units (i.e. U#01 to U#06) & 80 MVAR Bus Reactor for inspection of isolator & earth switch alignment & testing of interlocks, inspection of SF-6 Gas Compartment G1, G2 & G9 and also testing of busbar protection.	02/Jan/2025	09:00	05/Jan/2025	18:00	Annual Planned Maintenance	PLANNED	Requested	
838	RQ203329	OCC_226	slcirs_sd	BAY	409 MAIN BAY - 63 MVAR BUS REACTOR NO 2 AT 400 KV KAWAI SCPS(APR)	APRL	D	Annual maintenance and testing of Bay equipments	06/Jan/2025	08:00	06/Jan/2025	18:00		PLANNED	Requested	
839	RQ202179	OCC_226	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT SULTANPUR(UP)	UPPTCL	C	For Preventive Maintenance of ICT	30/Jan/2025	10:00	30/Jan/2025	17:00		PLANNED	Requested	
840	RQ202183	OCC_226	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SULTANPUR(UP)	UPPTCL	C	* For Preventive Maintenance of ICT	29/Jan/2025	10:00	29/Jan/2025	17:00		PLANNED	Requested	
841	RQ202184	OCC_226	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SULTANPUR(UP)	UPPTCL	C	* For Preventive Maintenance of ICT	28/Jan/2025	10:00	28/Jan/2025	17:00		PLANNED	Requested	
842	RQ202181	OCC_226	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT JEHTA_HARDOI ROAD (UP)	UPPTCL	D	* Shutdown of 500 MVA ICT-2 for Annual routine testing work and >X maintenance work	27/Jan/2025	10:00	28/Jan/2025	17:00		PLANNED	Requested	
843	RQ202182	OCC_226	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT JEHTA_HARDOI ROAD (UP)	UPPTCL	D	* Shutdown of 500 MVA ICT-1 for Annual routine testing work and >X maintenance work	24/Jan/2025	10:00	25/Jan/2025	17:00		PLANNED	Requested	
844	RQ202480	OCC_226	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT ALIGARH(UP)	UPPTCL	D	Testing & Maintenance of ICT & bay.	24/Jan/2025	08:00	24/Jan/2025	18:00		PLANNED	Requested	
845	RQ202187	OCC_226	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PANKI(UP)	UPPTCL	C	* SHUTDOWN OF 315 MVA ICT-II FOR STRINGING OF 220KV JACK BUS TWIN MOOSE >X CONDUCTOR OF 315MVA ICT-II	23/Jan/2025	10:00	29/Jan/2025	17:00		PLANNED	Requested	
846	RQ202479	OCC_226	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ALIGARH(UP)	UPPTCL	D	Testing & Maintenance of ICT & bay.	22/Jan/2025	08:00	22/Jan/2025	18:00		PLANNED	Requested	
847	RQ202918	OCC_226	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FIROZABAD(PJFTL)	UPPTCL	D	AMP works	17/Jan/2025	08:00	17/Jan/2025	18:00		PLANNED	Requested	
848	RQ202189	OCC_226	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT PANKI(UP)	UPPTCL	C	* SHUTDOWN OF 500MVA ICT-I FOR STRINGING OF 220KV JACK BUS TWIN MOOSE >X CONDUCTOR	16/Jan/2025	10:00	22/Jan/2025	17:00		PLANNED	Requested	
849	RQ202463	OCC_226	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAREILLY(UP)	UPPTCL	C	* For CB overhauling of 400 KV side of ICT III, no supply affected. >X Supply will maintained by ICT I and ICT II.	16/Jan/2025	10:00	23/Jan/2025	17:00		PLANNED	Requested	
850	RQ202919	OCC_226	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FIROZABAD(PJFTL)	UPPTCL	D	AMP works	16/Jan/2025	08:00	16/Jan/2025	18:00		PLANNED	Requested	
851	RQ202185	OCC_226	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 2 AT SULTANPUR(UP)	UPPTCL	C	* For internal inspection of T/F and Centrifuging of T/F Oil	15/Jan/2025	10:00	24/Jan/2025	17:00		PLANNED	Requested	
852	RQ202945	OCC_226	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SARNATH(UP)	UPPTCL	D	For General Maintenance and attending oil seepage from T/F	10/Jan/2025	10:00	10/Jan/2025	18:00		PLANNED	Requested	
853	RQ202582	OCC_226	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT SAMBHAL_PRSTL (UP)	UPPTCL	C	AMP works	10/Jan/2025	09:00	19/Jan/2025	17:30		PLANNED	Requested	
854	RQ202465	OCC_226	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BAREILLY(UP)	UPPTCL	C	* >X* For Breaker Overhauling of 400 KV Side CB Of 315 MVA ICT II and other	09/Jan/2025	10:00	15/Jan/2025	17:00		PLANNED	Requested	
855	RQ202944	OCC_226	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT SARNATH(UP)	UPPTCL	D	For General Maintenance and attending oil seepage from T/F	09/Jan/2025	10:00	09/Jan/2025	18:00		PLANNED	Requested	
856	RQ202943	OCC_226	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SARNATH(UP)	UPPTCL	D	For General Maintenance and attending oil seepage from T/F	08/Jan/2025	10:00	08/Jan/2025	18:00		PLANNED	Requested	
857	RQ202863	OCC_226	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 1 AT NOIDA SEC 123(UP)	UPPTCL	C	* Shutdown is required for annual maintenance and testing purpose. Also >X SCADA upgradation work is under progress so for remot	08/Jan/2025	10:00	08/Jan/2025	16:00		PLANNED	Requested	
858	RQ202655	OCC_226	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PARICHA(UPUN)	UPPTCL	D	SCADA System Upgradation Work	07/Jan/2025	09:00	07/Jan/2025	18:30		PLANNED	Requested	
859	RQ202471	OCC_226	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT RAMPUR_PRSTL (UP)	UPPTCL	C	SF6 GD BODY REPLACEMENT	06/Jan/2025	09:00	07/Jan/2025	17:30		PLANNED	Requested	

860	RQ202656	OCC_226	stuuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT PARICHA(UPUN)	UPPTCL	D	SCADA System Upgradation Work	06/Jan/2025	09:00	06/Jan/2025	18:30			PLANNED	Requested	
861	RQ202464	OCC_226	stuuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAREILLY(UP)	UPPTCL	C	* Replacement of 400 KV Pentagraph Isolator (R,Y,B) of Bus I I and >X replacement of 33 KV Tertiary Bushing (R Phase) with ot	03/Jan/2025	10:00	07/Jan/2025	17:00			PLANNED	Requested	
862	RQ202579	OCC_226	stuuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JAUNPUR (UP)	UPPTCL	C	Testing of 315MVA 400/220KV ICT-1 at 400KV Jaunpur.	03/Jan/2025	09:00	03/Jan/2025	15:00	No supply disturbance. The supply will be managed by 315MVA 400/220KV ICT-III.		PLANNED	Requested	
863	RQ203414	OCC_226	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT LUCKNOW_1(PG)	POWERGRID	D	FOR LBB RELAY RETROFITMENT WORK AT LUCKNOW	30/Jan/2025	08:00	30/Jan/2025	18:00			PLANNED	Requested	
864	RQ203415	OCC_226	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT LUCKNOW_1(PG)	POWERGRID	D	FOR LBB RELAY RETROFITMENT WORK AT LUCKNOW	27/Jan/2025	10:00	27/Jan/2025	18:00			PLANNED	Requested	
865	RQ203090	OCC_226	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AGRA(PG)	POWERGRID	D	Spare ICT Rotation & OSR Modification Work.	15/Jan/2025	08:00	15/Jan/2025	18:00			PLANNED	Requested	
866	RQ203297	OCC_226	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT WAGOOA(PG)	POWERGRID	D	Condition assessment of critical/ moderate transformers above 20 years through CPRI	14/Jan/2025	09:00	14/Jan/2025	18:00	kindly approve. Under construction head		PLANNED	Requested	
867	RQ203256	OCC_226	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT PATIALA(PG)	POWERGRID	C	For ICT Inspection due to rising DGA and recommended by DGA Committee	13/Jan/2025	09:00	17/Jan/2025	17:30	kindly approve		PLANNED	Requested	
868	RQ203296	OCC_226	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT WAGOOA(PG)	POWERGRID	D	Condition assessment of critical/ moderate transformers above 20 years through CPRI	10/Jan/2025	09:00	10/Jan/2025	18:00	kindly approve. Under construction head		PLANNED	Requested	
869	RQ203087	OCC_226	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SOHAWAL(PG)	POWERGRID	D	Relay Testing and Protection Scheme Implementation	10/Jan/2025	09:00	10/Jan/2025	14:00			PLANNED	Requested	
870	RQ202983	OCC_226	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KANPUR(PG)	POWERGRID	D	AMP of ICT-2 IV side equipment, maintenance of "T" & "C" isolator	10/Jan/2025	08:00	10/Jan/2025	18:00			PLANNED	Requested	
871	RQ203190	OCC_226	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT NALLAGARH(PG)	POWERGRID	D	Primary current injection bay wise after Busbar protection erection	06/Jan/2025	14:00	06/Jan/2025	18:00	kindly approve		PLANNED	Requested	
872	RQ203192	OCC_226	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NALLAGARH(PG)	POWERGRID	D	Primary current injection bay wise after Busbar protection erection	06/Jan/2025	09:00	06/Jan/2025	13:00	kindly approve		PLANNED	Requested	
873	RQ203191	OCC_226	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NALLAGARH(PG)	POWERGRID	D	Primary current injection bay wise after Busbar protection erection	05/Jan/2025	14:00	05/Jan/2025	18:00	kindly approve		PLANNED	Requested	
874	RQ203070	OCC_226	slcdcs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AJMER(RS)	RRVPNL	D	Half Yearly maintenance work of 400/220 kv, 315 MVA ICT-1 & associated equipments to be carried out by M/s Kay Cee Energy Infra Ltd, Kota	29/Jan/2025	08:00	29/Jan/2025	18:00			PLANNED	Requested	
875	RQ203075	OCC_226	slcdcs_sd	TRANSFORMER	400/11 KV 80 MVA ST 1 AT KAWAI SCTPS(APR)	RRVPNL	D	Annual maintenance and testing of Bay equipments (Bay 405 & 406) and ST-1	17/Jan/2025	09:00	17/Jan/2025	19:00			PLANNED	Requested	
876	RQ203074	OCC_226	slcdcs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT AKAL(RS)	RRVPNL	D	Quarterly Maintenance	16/Jan/2025	14:00	17/Jan/2025	20:00			PLANNED	Requested	
877	RQ203072	OCC_226	slcdcs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT AKAL(RS)	RRVPNL	D	Quarterly Maintenance	13/Jan/2025	14:00	14/Jan/2025	20:00			PLANNED	Requested	
878	RQ203077	OCC_226	slcdcs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT HEERAPURA(RS)	RRVPNL	C	For painting work of complete Transformer	09/Jan/2025	08:00	10/Jan/2025	18:00			PLANNED	Requested	
879	RQ203079	OCC_226	slcdcs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT AKAL(RS)	RRVPNL	D	Quarterly Maintenance	08/Jan/2025	14:00	09/Jan/2025	20:00			PLANNED	Requested	
880	RQ203071	OCC_226	slcdcs_sd	TRANSFORMER	400/220 KV 250 MVA ICT 3 AT HEERAPURA(RS)	RRVPNL	C	For painting work of complete Transformer	07/Jan/2025	08:00	08/Jan/2025	18:00			PLANNED	Requested	
881	RQ203078	OCC_226	slcdcs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT AKAL(RS)	RRVPNL	D	Quarterly Maintenance	06/Jan/2025	14:00	07/Jan/2025	20:00			PLANNED	Requested	
882	RQ203073	OCC_226	slcdcs_sd	TRANSFORMER	400/220 KV 250 MVA ICT 2 AT HEERAPURA(RS)	RRVPNL	C	For painting work of complete Transformer	03/Jan/2025	08:00	04/Jan/2025	18:00			PLANNED	Requested	
883	RQ203076	OCC_226	slcdcs_sd	TRANSFORMER	400/220 KV 250 MVA ICT 1 AT HEERAPURA(RS)	RRVPNL	C	For painting work of complete Transformer	01/Jan/2025	08:00	02/Jan/2025	08:00			PLANNED	Requested	
884	RQ203347	OCC_226	slcdcs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KALISINDH(RS)	RRVPNL	D	Relay testing required as per 52nd PSC meeting	01/Jan/2025	08:00	01/Jan/2025	18:00			PLANNED	Requested	
885	RQ202004	OCC_226	slcdcs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NAKODAR(PG)	PSTCL	D	Periodic Maintenance	28/Jan/2025	09:00	28/Jan/2025	17:00			PLANNED	Requested	
886	RQ202003	OCC_226	slcdcs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	24/Jan/2025	09:00	24/Jan/2025	17:00			PLANNED	Requested	
887	RQ202002	OCC_226	slcdcs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	17/Jan/2025	09:00	17/Jan/2025	17:00			PLANNED	Requested	
888	RQ202222	OCC_226	slcdcs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT RAJUPURA(PS)	PSTCL	D	Annual protection testing of ICT and its related equipments.	17/Jan/2025	08:00	17/Jan/2025	18:00			PLANNED	Requested	
889	RQ202334	OCC_226	slcdcs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT ROPAR(PSTCL)	PSTCL	D	Half yearly maintenance of bay 208 and its related equipments.	17/Jan/2025	08:00	17/Jan/2025	18:00			PLANNED	Requested	
890	RQ202000	OCC_226	slcdcs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)	PSTCL	D	Maintenance of isolator 201 89L, 201 89C and tightening of clamps of CB 201 & CT 201	16/Jan/2025	09:00	16/Jan/2025	17:00			PLANNED	Requested	
891	RQ202001	OCC_226	slcdcs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT ROPAR(PSTCL)	PSTCL	D	HY Mtc of ICT and its related equipments	16/Jan/2025	09:00	16/Jan/2025	17:00			PLANNED	Requested	

892	RQ203356	OCC_226	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT ROPAR(PSTCL)	PSTCL	D	HY Mtc of ICT and its related equipments	16/Jan/2025	08:00	16/Jan/2025	18:00			PLANNED	Requested	
893	RQ201999	OCC_226	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT RAJUPURA(P5)	PSTCL	D	Annual protection testing of ICT and its related equipments.	15/Jan/2025	09:00	15/Jan/2025	17:00			PLANNED	Requested	
894	RQ202333	OCC_226	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT ROPAR(PSTCL)	PSTCL	D	Half yearly maintenance of bay 209 and its related equipments.	15/Jan/2025	08:00	15/Jan/2025	18:00			PLANNED	Requested	
895	RQ201996	OCC_226	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT ROPAR(PSTCL)	PSTCL	D	HY Mtc of ICT and its related equipments	14/Jan/2025	09:00	14/Jan/2025	17:00			PLANNED	Requested	
896	RQ201995	OCC_226	slcdps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAKHU(P5)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	13/Jan/2025	09:00	13/Jan/2025	17:00			PLANNED	Requested	
897	RQ201993	OCC_226	slcdps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MUKTSAR(P5)	PSTCL	D	General maintenance for nut-bolt tightening,cleaing and IR of equipments.	10/Jan/2025	09:00	10/Jan/2025	17:00			PLANNED	Requested	
898	RQ201992	OCC_226	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT DHURI(P5)	PSTCL	D	Protection testing	09/Jan/2025	09:00	09/Jan/2025	17:00			PLANNED	Requested	
899	RQ201991	OCC_226	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT NAKODAR(P5G)	PSTCL	D	Periodic Maintenance	08/Jan/2025	10:00	08/Jan/2025	16:00			PLANNED	Requested	
900	RQ201990	OCC_226	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DHURI(P5)	PSTCL	D	Maintenance of isolator 411 89B, 411 CB,411 CT and 412 89A tightness of terminal connectors and cleaing of Marshalling boxes.	07/Jan/2025	09:00	07/Jan/2025	17:00			PLANNED	Requested	
901	RQ201988	OCC_226	slcdps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAKHU(P5)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	03/Jan/2025	09:00	03/Jan/2025	17:00			PLANNED	Requested	
902	RQ201987	OCC_226	slcdps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MUKTSAR(P5)	PSTCL	D	General maintenance for nut-bolt tightening,cleaing and IR of equipments.	03/Jan/2025	08:00	03/Jan/2025	17:00			PLANNED	Requested	
903	RQ202277	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT FATEHGARH_II(PG)		D	For RTCC commissioning & CoE Compliances, AMP of ICT	27/Jan/2025	17:00	28/Jan/2025	23:00			PLANNED	Requested	
904	RQ202826	OCC_226	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT KISHENPUR(PG)		D	AMP Work	27/Jan/2025	10:00	27/Jan/2025	17:30	Kindly approve.		PLANNED	Requested	
905	RQ202276	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT FATEHGARH_II(PG)		D	For RTCC commissioning & CoE Compliances, AMP of ICT	25/Jan/2025	17:00	26/Jan/2025	23:00			PLANNED	Requested	
906	RQ202251	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT BHADLA(PG)		D	AMP WORK OF TRANSFORMER	24/Jan/2025	17:00	24/Jan/2025	23:59			PLANNED	Requested	
907	RQ202831	OCC_226	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT AMRITSAR(PG)		D	AMP Work	24/Jan/2025	10:00	24/Jan/2025	17:30	Kindly approve.		PLANNED	Requested	
908	RQ202825	OCC_226	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KISHENPUR(PG)		D	AMP Work	24/Jan/2025	10:00	24/Jan/2025	17:30	Kindly approve.		PLANNED	Requested	
909	RQ202821	OCC_226	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MOGA(PG)		D	AMP Work	24/Jan/2025	10:00	24/Jan/2025	17:30	Kindly approve.		PLANNED	Requested	
910	RQ202275	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT FATEHGARH_II(PG)		D	For RTCC commissioning & CoE Compliances, AMP of ICT	23/Jan/2025	17:00	24/Jan/2025	23:00			PLANNED	Requested	
911	RQ202822	OCC_226	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MOGA(PG)		D	AMP Work	23/Jan/2025	10:00	23/Jan/2025	17:30	Kindly approve.		PLANNED	Requested	
912	RQ202290	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KOTPUTLI(PG)		D	AMP and Relay Testing of ICT	23/Jan/2025	09:00	23/Jan/2025	20:00	AMP and Relay Testing of ICT		PLANNED	Requested	
913	RQ202288	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAWANA(DV)		C	FOR 40789A ISOLATOR RETROFITTING WORK	23/Jan/2025	09:00	25/Jan/2025	18:00	FOR 40789A ISOLATOR RETROFITTING WORK		PLANNED	Requested	
914	RQ202244	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT BHADLA_2(PG)		D	AMP of Transformer and Attending Punch Points	21/Jan/2025	17:00	22/Jan/2025	23:00			PLANNED	Requested	
915	RQ202252	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT BHADLA(PG)		D	AMP WORK OF TRANSFORMER	21/Jan/2025	17:00	21/Jan/2025	23:59			PLANNED	Requested	
916	RQ202272	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 9 AT FATEHGARH_II(PG)		D	For RTCC commissioning & CoE Compliances, AMP of ICT	21/Jan/2025	17:00	22/Jan/2025	23:00			PLANNED	Requested	
917	RQ202296	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BAGHPATI(PG)		C	For SF6 gas leakage arrest work in 220 kV side LA of Y-phase	21/Jan/2025	10:00	22/Jan/2025	20:00			PLANNED	Requested	
918	RQ202289	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KOTPUTLI(PG)		D	AMP and Relay Testing of ICT	21/Jan/2025	09:00	21/Jan/2025	20:00	AMP and Relay Testing of ICT		PLANNED	Requested	
919	RQ202287	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAWANA(DV)		C	FOR 40689B ISOLATOR RETROFITTING WORK	21/Jan/2025	09:00	22/Jan/2025	18:00	FOR 40689B ISOLATOR RETROFITTING WORK		PLANNED	Requested	
920	RQ202305	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BIKANER_2 (PBTSL)		D	Bay Extension works	20/Jan/2025	17:00	27/Jan/2025	23:00	Bay Extension works		PLANNED	Requested	
921	RQ202280	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT HISSAR(PG)		C	FOR 220KV BUS BAR RETROFITMENT AT 400/220KV HISSAR S/S IN ADD CAP 19-24 BLOCK	20/Jan/2025	09:00	20/Jan/2025	18:00			PLANNED	Requested	
922	RQ202243	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT BHADLA_2(PG)		D	AMP of Transformer and Attending Punch Points	19/Jan/2025	17:00	20/Jan/2025	23:00			PLANNED	Requested	
923	RQ202271	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT FATEHGARH_II(PG)		D	For RTCC commissioning & CoE Compliances	19/Jan/2025	17:00	20/Jan/2025	23:00			PLANNED	Requested	

924	RQ202242	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT BHADLA_2 (PG)		D	AMP of Transformer and Attending Punch Points	17/Jan/2025	17:00	18/Jan/2025	23:00			PLANNED	Requested	
925	RQ202270	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT FATEHGARH_II(PG)		D	For RTCC commissioning & CoE Compliances	17/Jan/2025	17:00	18/Jan/2025	23:00			PLANNED	Requested	
926	RQ202229	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KOTA(PG)		D	For oil Top-up and testing of 33kV Bushing	17/Jan/2025	09:00	17/Jan/2025	18:00			PLANNED	Requested	
927	RQ202279	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HISSAR(PG)		C	FOR 220KV BUS BAR RETROFITMENT AT 400/220KV HISAR S/S IN ADD CAP 19-24 BLOCK	17/Jan/2025	09:00	17/Jan/2025	18:00			PLANNED	Requested	
928	RQ202286	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAWANA(DV)		C	FOR 40789L ISOLATOR RETROFITTING WORK	17/Jan/2025	09:00	18/Jan/2025	18:00		FOR 40789L ISOLATOR RETROFITTING WORK	PLANNED	Requested	
929	RQ202285	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAWANA(DV)		D	For AMP work	16/Jan/2025	09:00	16/Jan/2025	18:00		FOR AMP WORK	PLANNED	Requested	
930	RQ202282	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HISSAR(PG)		C	FOR RETROFITMENT OF ISOLATOR IN XMER BAY ,MAIN BAY & TIE BAY AT POWERGRID HISAR SS END IN ADD CAP 19-24 BLOCK	16/Jan/2025	09:00	25/Jan/2025	18:00			PLANNED	Requested	
931	RQ202304	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BIKANER_2 (PBTSL)		D	Bay Extension works	15/Jan/2025	17:00	22/Jan/2025	23:00		Bay Extension works	PLANNED	Requested	
932	RQ202241	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BHADLA_2 (PG)		D	AMP of Transformer and Attending Punch Points	15/Jan/2025	17:00	16/Jan/2025	23:00			PLANNED	Requested	
933	RQ202269	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT FATEHGARH_II(PG)		D	For RTCC commissioning & CoE Compliances	15/Jan/2025	17:00	16/Jan/2025	23:00			PLANNED	Requested	
934	RQ202820	OCC_226	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PANCHKULA(PG)		C	Overhauling of OLTC	15/Jan/2025	10:00	17/Jan/2025	17:30		Kindly approve.	PLANNED	Requested	
935	RQ202284	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MANDOLA(PG)		D	For AMP work	15/Jan/2025	09:00	15/Jan/2025	18:00		FOR AMP WORK	PLANNED	Requested	
936	RQ202278	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HISSAR(PG)		C	FOR 220KV BUS BAR RETROFITMENT AT 400/220KV HISAR S/S IN ADD CAP 19-24 BLOCK	15/Jan/2025	09:00	15/Jan/2025	18:00			PLANNED	Requested	
937	RQ202240	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BHADLA_2 (PG)		D	AMP of Transformer and Attending Punch Points	13/Jan/2025	17:00	14/Jan/2025	23:00			PLANNED	Requested	
938	RQ202227	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BHINMAL(PG)		D	AMP Work	13/Jan/2025	09:00	13/Jan/2025	18:00		AMP WORK	PLANNED	Requested	
939	RQ202295	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT MEERUT(PG)		C	AMP Work	12/Jan/2025	09:00	12/Jan/2025	18:00		AMP WORK	PLANNED	Requested	
940	RQ202239	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BHADLA_2 (PG)		D	AMP of Transformer and Attending Punch Points	11/Jan/2025	17:00	12/Jan/2025	23:00			PLANNED	Requested	
941	RQ202261	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SIKAR(PG)		D	For AMP work	11/Jan/2025	09:00	11/Jan/2025	18:00			PLANNED	Requested	
942	RQ202292	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DWARKA (PG)		D	AMP and Relay Testing of ICT	10/Jan/2025	09:00	10/Jan/2025	18:00		AMP and Relay Testing of ICT	PLANNED	Requested	
943	RQ202303	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BIKANER_2 (PBTSL)		D	Bay Extension works	09/Jan/2025	17:00	16/Jan/2025	23:00		Bay Extension works	PLANNED	Requested	
944	RQ202238	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BHADLA_2 (PG)		D	AMP of Transformer and Attending Punch Points	09/Jan/2025	17:00	10/Jan/2025	23:00			PLANNED	Requested	
945	RQ202228	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BHINMAL(PG)		D	ASSOCIATED BAY CT OIL SAMPLING AFTER SIX MONTH (06) OF CHARGING	09/Jan/2025	09:00	09/Jan/2025	18:00		ASSOCIATED BAY CT OIL SAMPLING AFTER SIX MONTH (06) OF CHARGING	PLANNED	Requested	
946	RQ202828	OCC_226	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT LUDHIANA(PG)		D	AMP Work	08/Jan/2025	10:00	08/Jan/2025	17:30		Kindly approve.	PLANNED	Requested	
947	RQ202819	OCC_226	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT PANCHKULA(PG)		C	Overhauling of OLTC	08/Jan/2025	10:00	10/Jan/2025	17:30		Kindly approve.	PLANNED	Requested	
948	RQ202273	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FATEHGARH_II(PG)		D	For erection work of bay extension of 400kV/220kV ICT 11 Dia at Fatehgarh 2 RS INFRA	07/Jan/2025	17:00	11/Jan/2025	23:00			PLANNED	Requested	
949	RQ202237	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA_2 (PG)		D	AMP of Transformer and Attending Punch Points	07/Jan/2025	17:00	08/Jan/2025	23:00			PLANNED	Requested	
950	RQ202824	OCC_226	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ABDULLAPUR(PG)		D	AMP Work	07/Jan/2025	10:00	07/Jan/2025	17:30		Kindly approve.	PLANNED	Requested	
951	RQ202827	OCC_226	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT LUDHIANA(PG)		D	AMP Work	07/Jan/2025	10:00	07/Jan/2025	17:30		Kindly approve.	PLANNED	Requested	
952	RQ202291	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DWARKA (PG)		D	AMP and Relay Testing of ICT	07/Jan/2025	09:00	07/Jan/2025	18:00		AMP and Relay Testing of ICT	PLANNED	Requested	
953	RQ202302	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BIKANER_2 (PBTSL)		D	Bay Extension works	06/Jan/2025	17:00	13/Jan/2025	23:00		Bay Extension works	PLANNED	Requested	
954	RQ202226	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BHINMAL(PG)		D	AMP Work	06/Jan/2025	09:00	06/Jan/2025	18:00		AMP WORK	PLANNED	Requested	
955	RQ202281	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HISSAR(PG)		C	FOR RETROFITMENT OF ISOLATOR IN XMER BAY ,MAIN BAY & TIE BAY AT POWERGRID HISAR SS END IN ADD CAP 19-24 BLOCK	06/Jan/2025	09:00	14/Jan/2025	18:00			PLANNED	Requested	

956	RQ202294	OCC_226	cpcc_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MEERUT(PG)		C	OIL LEAKAGE ATTENDING	06/Jan/2025	09:00	11/Jan/2025	18:00	OIL LEAKAGE ATTENDING	PLANNED	Requested	
957	RQ202248	OCC_226	cpcc_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ROORKEE(PG)		D	RELAY RETROFIT WORK	05/Jan/2025	09:00	05/Jan/2025	18:00		PLANNED	Requested	
958	RQ202830	OCC_226	cpcc_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT WAGOORA(PG)		D	AMP Work	04/Jan/2025	10:00	04/Jan/2025	17:30	Kindly approve.	PLANNED	Requested	
959	RQ202247	OCC_226	cpcc_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ROORKEE(PG)		D	RELAY RETROFIT WORK	04/Jan/2025	09:00	04/Jan/2025	18:00		PLANNED	Requested	
960	RQ202253	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT TUGHLAKABAD(PG)		D	AMP WORK OF TRANSFORMER	04/Jan/2025	08:00	04/Jan/2025	18:00		PLANNED	Requested	
961	RQ202246	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT JAIPUR SOUTH(PG)		D	AMP OF TRANSFORMER & rectification of CoE Audit Point	03/Jan/2025	09:00	03/Jan/2025	20:00		PLANNED	Requested	
962	RQ202283	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT GURGAON(PG)		D	For PRV Modification work+ Scheme Checking	03/Jan/2025	09:00	03/Jan/2025	18:00		PLANNED	Requested	
963	RQ202293	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MEERUT(PG)		D	AMP WORK and oil leakage attending	03/Jan/2025	09:00	03/Jan/2025	18:00	AMP WORK	PLANNED	Requested	
964	RQ202260	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BHADLA(PG)		D	For AMP work	02/Jan/2025	17:00	02/Jan/2025	23:59		PLANNED	Requested	
965	RQ202274	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FATEHGARH_II(PG)		D	For erection work of bay extension of 400kv/220kv ICT 11 Dia at Fatehgarh 2 RS INFRA	01/Jan/2025	17:00	06/Jan/2025	23:00		PLANNED	Requested	
966	RQ202829	OCC_226	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT WAGOORA(PG)		D	AMP Work	01/Jan/2025	10:00	01/Jan/2025	17:30	Kindly approve.	PLANNED	Requested	
967	RQ202245	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT JAIPUR SOUTH(PG)		D	10 year test of ICT-01	01/Jan/2025	09:00	01/Jan/2025	20:00		PLANNED	Requested	
968	RQ202306	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BIKANER_2 (PBTSLS)		D	Bay Extension works	22/Jan/2025	17:00	28/Jan/2025	23:00		PLANNED	Requested	
969	RQ203098	OCC_226	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT KIRORI(HV)	PBTSLS	D	Annual peridical testing	21/Jan/2025	10:00	21/Jan/2025	17:00		PLANNED	Requested	
970	RQ203096	OCC_226	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KIRORI(HV)	HVPNL	D	OEM Visit for OLTC assistance & other oil leakage issue	13/Jan/2025	10:00	13/Jan/2025	17:00		PLANNED	Requested	
971	RQ203097	OCC_226	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KIRORI(HV)	HVPNL	D	OEM Visit for OLTC assistance & other oil leakage issue	06/Jan/2025	10:00	06/Jan/2025	17:00		PLANNED	Requested	
972	RQ203064	OCC_226	slcdv_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BAMNOLI(DV)	DTL	D	For Transformer Testings and Annual Maintenance as per PMS.	21/Jan/2025	09:00	21/Jan/2025	17:30		PLANNED	Requested	
973	RQ203063	OCC_226	slcdv_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BAMNOLI(DV)	DTL	D	For Transformer Testings and Annual Maintenance as per PMS.	20/Jan/2025	09:00	20/Jan/2025	17:30		PLANNED	Requested	
974	RQ203361	OCC_226	slcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT LONI HARSH VIHAR(DV)	DTL	D	Annual Maintenance of CTR make NIPFES by OEM	17/Jan/2025	10:00	17/Jan/2025	17:00		PLANNED	Requested	
975	RQ203360	OCC_226	slcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT LONI HARSH VIHAR(DV)	DTL	D	Annual Maintenance of CTR make NIPFES by OEM	16/Jan/2025	10:00	16/Jan/2025	17:00		PLANNED	Requested	
976	RQ203359	OCC_226	slcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT LONI HARSH VIHAR(DV)	DTL	D	Annual Maintenance of CTR make NIPFES by OEM	15/Jan/2025	10:00	15/Jan/2025	17:00		PLANNED	Requested	
977	RQ203065	OCC_226	slcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BAWANA(DV)	DTL	D	Tan Delta testing of CT and Cbs , Preventive Maintenance , Testing as per PMS and General maintenance	04/Jan/2025	09:00	04/Jan/2025	17:00		PLANNED	Requested	
978	RQ203385	OCC_226	ntpcos_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AURAIYA(NT)	NTPC	C	R&M of 400 KV Bus Bar	21/Jan/2025	08:00	22/Jan/2025	18:00		PLANNED	Requested	
979	RQ203384	OCC_226	ntpcos_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT AURAIYA(NT)	NTPC	C	R&M of 400 KV Bus Bar	16/Jan/2025	08:00	17/Jan/2025	18:00		PLANNED	Requested	
980	RQ203255	OCC_226	singrauli_sd	TRANSFORMER	400/132 KV 100 MVA ICT 1 AT SINGRAULI(NT)	NTPC	C	SAS INTEGRATION	13/Jan/2025	08:00	18/Jan/2025	18:00	SAS INTEGRATION	PLANNED	Requested	
981	RQ203254	OCC_226	singrauli_sd	TRANSFORMER	400/132 KV 100 MVA ICT 2 AT SINGRAULI(NT)	NTPC	C	SAS INTEGRATION	06/Jan/2025	08:00	11/Jan/2025	18:00	SAS INTEGRATION	PLANNED	Requested	
982	RQ203243	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT FATEHGARH_III(PG)	PRTL	D	AMP works	18/Jan/2025	17:00	19/Jan/2025	23:00		PLANNED	Requested	
983	RQ203242	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT FATEHGARH_III(PG)	PRTL	D	AMP works	16/Jan/2025	17:00	17/Jan/2025	23:00		PLANNED	Requested	
984	RQ203241	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FATEHGARH_III(PG)	PRTL	D	AMP works	13/Jan/2025	17:00	14/Jan/2025	23:00		PLANNED	Requested	
985	RQ203240	OCC_226	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FATEHGARH_III(PG)	PRTL	D	AMP works	11/Jan/2025	17:00	12/Jan/2025	23:00		PLANNED	Requested	
986	RQ202995	OCC_226	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT JAWAHARPUR_TPS(UP)	UPRVUNL	C	AVR Commissioning	06/Jan/2025	08:00	10/Jan/2025	18:00	There will be no effect on the power evacuation as ICT-3 will remain charged.	PLANNED	Requested	

987	RQ202994	OCC_226	stuuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT JAWAHARPUR_TPS(UP)	UPRVUNL	C	AVR Commissioning	01/Jan/2025	08:00	05/Jan/2025	18:00	There will be no effect on the power evacuation as ICT-4 will remain charged.	PLANNED	Requested		
988	RQ202697	OCC_226	slchcp_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT LAHAL(HP)	HPSEB	D	Filter the OLT oil of B Phase of 400/220/33 KV ICT bank -1	03/Jan/2025	09:00	03/Jan/2025	18:00		PLANNED	Requested		
989	RQ203403	OCC_226	ntpcos_sd	TRANSFORMER	220/6 KV 50 MVA ST 1 AT UNCHAHAR(NT)	NTPC	C	O/h of transformer and bay equipment	06/Jan/2025	08:00	13/Jan/2025	18:00		PLANNED	Requested		
990	RQ202066	OCC_226	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-DORAH(A)(PS) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening between T.N. 1 TO 20	31/Jan/2025	08:00	31/Jan/2025	18:00		PLANNED	Requested		
991	RQ202062	OCC_226	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-KARTARPUR(PS) (PSTCL) CKT-2	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	30/Jan/2025	08:00	30/Jan/2025	18:00		PLANNED	Requested		
992	RQ202064	OCC_226	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-2	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	30/Jan/2025	08:00	30/Jan/2025	18:00		PLANNED	Requested		
993	RQ202065	OCC_226	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-BADNI KALAN(PS) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening between T.N. 70 TO 80	30/Jan/2025	08:00	30/Jan/2025	18:00		PLANNED	Requested		
994	RQ202048	OCC_226	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(PS) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening between T.N. 270 to 290	29/Jan/2025	08:00	29/Jan/2025	18:00		PLANNED	Requested		
995	RQ202044	OCC_226	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PAKHOWAL(PS)-LUDHIANA(PG) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening between T.N. 20 TO 40	27/Jan/2025	08:00	27/Jan/2025	18:00		PLANNED	Requested		
996	RQ202043	OCC_226	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PAKHOWAL(PS)-LUDHIANA(PG) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening between T.N. 20 TO 40	27/Jan/2025	08:00	27/Jan/2025	18:00		PLANNED	Requested		
997	RQ202041	OCC_226	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-KARTARPUR(PS) (PSTCL) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	24/Jan/2025	08:00	24/Jan/2025	18:00		PLANNED	Requested		
998	RQ202042	OCC_226	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(PS) (PSTCL) CKT-2	PSTCL	D	Tree cutting and Jumper tightening between T.N. 270 to 290	24/Jan/2025	08:00	24/Jan/2025	18:00		PLANNED	Requested		
999	RQ202038	OCC_226	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	23/Jan/2025	09:00	23/Jan/2025	17:00		PLANNED	Requested		
1000	RQ202039	OCC_226	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PAKHOWAL(PS)-LUDHIANA(PG) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening between T.N. 6 to 20	23/Jan/2025	09:00	23/Jan/2025	17:00		PLANNED	Requested		
1001	RQ202037	OCC_226	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-2	PSTCL	D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 150-159	21/Jan/2025	09:00	21/Jan/2025	17:00	TL Ropar	PLANNED	Requested		
1002	RQ202028	OCC_226	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-2	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	16/Jan/2025	09:00	16/Jan/2025	17:00		PLANNED	Requested		
1003	RQ202019	OCC_226	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-1	PSTCL	D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 150-159	08/Jan/2025	09:00	08/Jan/2025	17:00		PLANNED	Requested		
1004	RQ203010	OCC_226	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-1	PSTCL	D	To reviewing/amending the LBB Trip logic of Numerical Low Bus Bar Protection scheme.	08/Jan/2025	08:00	08/Jan/2025	18:00		PLANNED	Requested		
1005	RQ202017	OCC_226	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	07/Jan/2025	08:00	07/Jan/2025	18:00		PLANNED	Requested		
1006	RQ203011	OCC_226	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-2	PSTCL	D	To reviewing/amending the LBB Trip logic of Numerical Low Bus Bar Protection scheme.	07/Jan/2025	08:00	07/Jan/2025	18:00		PLANNED	Requested		
1007	RQ202014	OCC_226	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-2	PSTCL	D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 160-170	03/Jan/2025	08:00	03/Jan/2025	18:00		PLANNED	Requested		
1008	RQ202006	OCC_226	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(PS) (PSTCL) CKT-1	PSTCL	D	Jumper Tightening of Tower No. 01 to 04.	01/Jan/2025	09:00	01/Jan/2025	17:00		PLANNED	Requested		
1009	RQ202007	OCC_226	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-1	PSTCL	D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 160-170	01/Jan/2025	09:00	01/Jan/2025	17:00		PLANNED	Requested		
1010	RQ202796	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-UDHAMPUR(PDD) (PG) CKT-2		D	Rectification of S/D nature defects of the line	30/Jan/2025	08:00	30/Jan/2025	18:00	Kindly approve.	PLANNED	Requested		
1011	RQ202795	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-UDHAMPUR(PDD) (PG) CKT-1		D	Rectification of S/D nature defects of the line	29/Jan/2025	08:00	29/Jan/2025	18:00	Kindly approve.	PLANNED	Requested		
1012	RQ202200	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-NEW JAGADHARI TSS(DFCCL) (RAILWAYS) CKT-2		D	LINE & BAY EQUIPMENT AMP WORKS	24/Jan/2025	09:00	24/Jan/2025	18:00	Kindly approve.	PLANNED	Requested		
1013	RQ202199	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-NEW JAGADHARI TSS(DFCCL) (RAILWAYS) CKT-1		D	LINE & BAY EQUIPMENT AMP WORKS	23/Jan/2025	09:00	23/Jan/2025	18:00	Kindly approve.	PLANNED	Requested		
1014	RQ202196	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-DORAH(A)(PS) (PSTCL) CKT-1		D	For AMP work.	20/Jan/2025	09:00	20/Jan/2025	18:00	Kindly approve.	PLANNED	Requested		

1015	RQ202206	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PATIALA(PG)-NABHA(PS) (PSTCL) CKT-2		D	for relay template updation and testing	20/Jan/2025	00:00	20/Jan/2025	17:30	Kindly approve.	PLANNED	Requested	
1016	RQ202203	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-TEPLA(HV) (HVPNL) CKT-2		D	LINE & BAY EQUIPMENT AMP WORKS	18/Jan/2025	09:00	18/Jan/2025	18:00	Kindly approve.	PLANNED	Requested	
1017	RQ202195	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PAKHOWAL(PS)-LUDHIANA(PG) (PSTCL) CKT-1		D	For AMP work.	17/Jan/2025	09:00	17/Jan/2025	18:00	Kindly approve.	PLANNED	Requested	
1018	RQ202205	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PATIALA(PG)-ABLOWAL(PS) (PSTCL) CKT-1		D	For AMP of Line Equipments	17/Jan/2025	00:00	17/Jan/2025	17:30	Kindly approve.	PLANNED	Requested	
1019	RQ202209	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AMRITSAR(PG)-KHASA(PS) (PSTCL) CKT-2		D	For AMP of Line Equipments	16/Jan/2025	10:00	16/Jan/2025	18:00	Kindly approve.	PLANNED	Requested	
1020	RQ203179	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HV)-NALLAGARH(PG) (ADHPL) CKT-1		D	S/D required for reinstallation of aviation globules after OPGW works	16/Jan/2025	07:00	31/Jan/2025	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
1021	RQ203178	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1		D	S/D required for reinstallation of aviation globules after OPGW works	16/Jan/2025	07:00	31/Jan/2025	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
1022	RQ202208	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AMRITSAR(PG)-KHASA(PS) (PSTCL) CKT-1		D	For AMP of Line Equipments	14/Jan/2025	10:00	14/Jan/2025	18:00	Kindly approve.	PLANNED	Requested	
1023	RQ202194	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-LALTOKALAN(PS) (PSTCL) CKT-2		D	For AMP work.	14/Jan/2025	09:00	14/Jan/2025	18:00	Kindly approve.	PLANNED	Requested	
1024	RQ202207	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AMRITSAR(PG)-NARAINGARH(PS) (PSTCL) CKT-1		D	For AMP of Line Equipments	12/Jan/2025	10:00	12/Jan/2025	18:00	Kindly approve.	PLANNED	Requested	
1025	RQ202202	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-JORIAN(HV) (HVPNL) CKT-2		D	LINE & BAY EQUIPMENT AMP WORKS	11/Jan/2025	09:00	11/Jan/2025	18:00	Kindly approve.	PLANNED	Requested	
1026	RQ202790	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-4		D	For AMP of Line Equipments	10/Jan/2025	09:30	10/Jan/2025	17:00	Kindly approve.	PLANNED	Requested	
1027	RQ202201	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-JORIAN(HV) (HVPNL) CKT-1		D	LINE & BAY EQUIPMENT AMP WORKS	10/Jan/2025	09:00	10/Jan/2025	18:00	Kindly approve.	PLANNED	Requested	
1028	RQ202204	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PATIALA(PG)-NABHA(PS) (PSTCL) CKT-1		D	for relay template updation and testing	10/Jan/2025	00:00	10/Jan/2025	17:30	Kindly approve.	PLANNED	Requested	
1029	RQ202802	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HIRANAGAR(PDD)-SARNA(PS) (PG) CKT-1		D	For AMP of Line Equipments	09/Jan/2025	10:00	09/Jan/2025	18:00	Kindly approve.	PLANNED	Requested	
1030	RQ202811	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHOWADHI (JK)-GLADNI(PDD) (PDD JK) CKT-1		D	For AMP of Line Equipments	09/Jan/2025	09:00	09/Jan/2025	18:00	Kindly approve.	PLANNED	Requested	
1031	RQ202191	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(PS) (PSTCL) CKT-3		D	For Bus Bar Relay testing of 220 kv bus-2 after modification on 09.01.2025	09/Jan/2025	08:00	09/Jan/2025	18:00	Kindly approve.	PLANNED	Requested	
1032	RQ202789	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-3		D	For AMP of Line Equipments	08/Jan/2025	09:30	08/Jan/2025	17:00	Kindly approve.	PLANNED	Requested	
1033	RQ203174	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DASUYA(PS)-JALANDHAR(PG) (PG) CKT-2		D	LINE EQUIPMENT AMP WORK	08/Jan/2025	09:00	08/Jan/2025	18:00	Kindly approve.	PLANNED	Requested	
1034	RQ203175	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DASUYA(PS)-JALANDHAR(PG) (PG) CKT-1		D	AR Non Auto required.	08/Jan/2025	09:00	08/Jan/2025	18:00	Kindly approve.	PLANNED	Requested	
1035	RQ202801	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PS) (PG) CKT-2		D	For AMP of Line Equipments	07/Jan/2025	10:00	07/Jan/2025	18:00	Kindly approve.	PLANNED	Requested	
1036	RQ202198	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHABAD(PG)-SIRSA(HV) (HVPNL) CKT-1		D	For AMP work.	07/Jan/2025	09:00	07/Jan/2025	18:00	Kindly approve.	PLANNED	Requested	
1037	RQ202810	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-BISHNAH(JK) (PDD JK) CKT-1		D	For AMP of Line Equipments	07/Jan/2025	09:00	07/Jan/2025	18:00	Kindly approve.	PLANNED	Requested	
1038	RQ202190	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(PS) (PSTCL) CKT-1		D	For Bus Bar Relay testing of 220 kv Bus-1 after modification on 07.01.2025	07/Jan/2025	08:00	07/Jan/2025	18:00	Kindly approve.	PLANNED	Requested	
1039	RQ202809	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-CHOWADHI (JK) (PDD JK) CKT-1		D	For AMP of Line Equipments	06/Jan/2025	09:00	06/Jan/2025	18:00	Kindly approve.	PLANNED	Requested	
1040	RQ203188	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-KISHAN(CHD) (CHD) CKT-2		D	Primary current injection bay wise after Busbar protection erection	05/Jan/2025	09:00	05/Jan/2025	13:00	Kindly approve.	PLANNED	Requested	
1041	RQ203172	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DASUYA(PS)-JALANDHAR(PG) (PG) CKT-1		D	LINE EQUIPMENT AMP WORK	05/Jan/2025	08:00	05/Jan/2025	18:00	Kindly approve.	PLANNED	Requested	
1042	RQ203173	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DASUYA(PS)-JALANDHAR(PG) (PG) CKT-2		D	AR Non Auto required.	05/Jan/2025	08:00	05/Jan/2025	18:00	Kindly approve.	PLANNED	Requested	

1043	RQ203187	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-KISHAN(CHD) (CHD) CKT-1		D	Primary current injection bay wise after Busbar protection erection	04/Jan/2025	14:00	04/Jan/2025	18:00	Kindly approve.	PLANNED	Requested	
1044	RQ203164	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JESSORE(HP)-PONG(BB) (PG) CKT-1		D	Repalcement of Control & Relay Panel under Add Cap_Petition No. 712/TT/2020 at Pong end.	04/Jan/2025	10:00	05/Jan/2025	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
1045	RQ202800	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PS) (PG) CKT-1		D	For AMP of Line Equipments	04/Jan/2025	10:00	04/Jan/2025	18:00	Kindly approve.	PLANNED	Requested	
1046	RQ203186	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-2		D	Primary current injection bay wise after Busbar protection erection	03/Jan/2025	14:00	03/Jan/2025	18:00	Kindly approve.	PLANNED	Requested	
1047	RQ202197	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHABAD(PG)-FATEHABAD(HV) (HVPNL) CKT-1		D	For AMP work.	03/Jan/2025	09:00	03/Jan/2025	18:00	Kindly approve.	PLANNED	Requested	
1048	RQ203185	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-1		D	Primary current injection bay wise after Busbar protection erection	03/Jan/2025	09:00	03/Jan/2025	13:00	Kindly approve.	PLANNED	Requested	
1049	RQ203184	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-HPSEB(HP) (HPSEB) CKT-2		D	Primary current injection bay wise after Busbar protection erection	02/Jan/2025	14:00	02/Jan/2025	18:00	Kindly approve.	PLANNED	Requested	
1050	RQ203163	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAIIRASIUL(NH)-PONG(BB) (PG) CKT-1		D	Repalcement of Control & Relay Panel under Add Cap_Petition No. 712/TT/2020 at Pong end.	02/Jan/2025	10:00	03/Jan/2025	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
1051	RQ202799	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PS)-DASUYA(PS) (PG) CKT-1		D	For AMP of Line Equipments	02/Jan/2025	10:00	02/Jan/2025	18:00	Kindly approve.	PLANNED	Requested	
1052	RQ203183	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-HPSEB(HP) (HPSEB) CKT-1		D	Primary current injection bay wise after Busbar protection erection	02/Jan/2025	09:00	02/Jan/2025	13:00	Kindly approve.	PLANNED	Requested	
1053	RQ203182	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1		D	Primary current injection bay wise after Busbar protection erection	01/Jan/2025	14:00	01/Jan/2025	18:00	Kindly approve.	PLANNED	Requested	
1054	RQ202798	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PS)-DASUYA(PS) (PG) CKT-2		D	For AMP of Line Equipments	01/Jan/2025	10:00	01/Jan/2025	18:00	Kindly approve.	PLANNED	Requested	
1055	RQ203181	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1		D	Primary current injection bay wise after Busbar protection erection	01/Jan/2025	09:00	01/Jan/2025	13:00	Kindly approve.	PLANNED	Requested	
1056	RQ202815	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-BARN(JK) (PDD JK) CKT-1		C	For stringing of 400KV Kishtwar Kishenpur line at Kishenpur S/S end, power line crossings of existing lines are being encountered in different spans. Shutdown is required to carryout stringing of under construction Kishtwar-Kishenpur line in the span of 5/0 to 6/0.	01/Jan/2025	08:00	15/Jan/2025	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
1057	RQ202816	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-BARN(JK) (PDD JK) CKT-2		C	For stringing of 400KV Kishtwar Kishenpur line at Kishenpur S/S end, power line crossings of existing lines are being encountered in different spans. Shutdown is required to carryout stringing of under construction Kishtwar-Kishenpur line in the span of 5/0 to 6/0.	01/Jan/2025	08:00	15/Jan/2025	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
1058	RQ202817	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-1		C	For stringing of 400KV Kishtwar Kishenpur line at Kishenpur S/S end, power line crossings of existing lines are being encountered in different spans. Shutdown is required to carryout stringing of under construction Kishtwar-Kishenpur line in the span of 5/0 to 6/0.	01/Jan/2025	08:00	15/Jan/2025	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
1059	RQ202818	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-2		C	For stringing of 400KV Kishtwar Kishenpur line at Kishenpur S/S end, power line crossings of existing lines are being encountered in different spans. Shutdown is required to carryout stringing of under construction Kishtwar-Kishenpur line in the span of 5/0 to 6/0.	01/Jan/2025	08:00	15/Jan/2025	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
1060	RQ203177	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1		D	S/D required for reinstallation of aviation globules after OPGW works	01/Jan/2025	07:00	15/Jan/2025	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
1061	RQ203176	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1		D	S/D required for reinstallation of aviation globules after OPGW works	01/Jan/2025	07:00	15/Jan/2025	18:00	Under construction head. Kindly approve.	PLANNED	Requested	

1062	RQ203352	OCC_226	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Preventive maintenance work of the 220kV Transmission lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, towers members above basic body 1, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	27/Jan/2025	10:00	31/Jan/2025	16:30	Shutdown required on daily basis from 10:00 to 16:30 hrs. During shutdown period power of Phozal HPPTCL & ADHPL will be evacuated through 220 KV AD hydro(AD)-Phozal(HP) (ADHPL) Ckt-1 & 220 KV AD hydro(AD)-Nallagarh(PG) (ADHPL) Ckt-1.	PLANNED	Requested	
1063	RQ202713	OCC_226	slchp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Parodical Maintenance	08/Jan/2025	10:00	08/Jan/2025	17:00		PLANNED	Requested	
1064	RQ203351	OCC_226	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Preventive maintenance work of the 220kV Transmission lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, towers members above basic body 1, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	01/Jan/2025	10:00	25/Jan/2025	16:30	Shutdown required on daily basis from 10:00 to 16:30 hrs. During shutdown period power of Phozal HPPTCL & ADHPL will be evacuated through 220 KV AD hydro(AD)-Phozal(HP) (ADHPL) Ckt-1 & 220 KV AD hydro(AD)-Nallagarh(PG) (ADHPL) Ckt-1.	PLANNED	Requested	
1065	RQ203449	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AURAIYA(NT)-SIKANDRA(UP) (PG) CKT-2	POWERGRID	D	AMP OF LINE BAY EQUIPMENT AT SIKANDRA	27/Jan/2025	10:00	27/Jan/2025	18:00		PLANNED	Requested	
1066	RQ203022	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-RANIA(UP) (PG) CKT-1	POWERGRID	D	Testing of DTPC scheme (under Process bus)	22/Jan/2025	09:00	22/Jan/2025	14:00		PLANNED	Requested	
1067	RQ203026	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-3	POWERGRID	D	'Mutual compensation scheme modification & testing of DTPC scheme under Process Bus. S/d of 220KV Kanpur-Unchahar-3 & 4 required together.	21/Jan/2025	09:00	21/Jan/2025	17:00		PLANNED	Requested	
1068	RQ203023	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-4	POWERGRID	D	'Mutual compensation scheme modification & testing of DTPC scheme under Process Bus. S/d of 220KV Kanpur-Unchahar-3 & 4 required together.	21/Jan/2025	09:00	21/Jan/2025	17:00		PLANNED	Requested	
1069	RQ202090	OCC_226	stuurp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SITARGANJ(PG)-CBGANJ(UP) (PG) CKT-1	POWERGRID	C	To attend damaged R phase conductor of 220 kv Bareilly-CB Ganj line bw >X tower No 77 <-> 78...220 KV D/C Tanakpur-CB Gan	20/Jan/2025	10:00	20/Jan/2025	17:00		PLANNED	Requested	
1070	RQ202091	OCC_226	stuurp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-CBGANJ(UP) (PG) CKT-1	POWERGRID	C	To attend damaged R phase conductor of 220 kv Bareilly-CB Ganj line bw >X tower No 77 <-> 78...220 KV D/C Tanakpur-CB Gan	20/Jan/2025	10:00	20/Jan/2025	17:00		PLANNED	Requested	
1071	RQ202756	OCC_226	rappc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_C(NP)-ANTA(NT) (PG) CKT-1	POWERGRID	C	Tan delta measurement of 0-513-CVT-2, 0-513-CT-2 (Anta Line) and CT, CVT & LA Replacement job. Preventive maintenance of Disconnecting switches, circuit breaker and relays.	20/Jan/2025	08:00	25/Jan/2025	20:00		PLANNED	Requested	
1072	RQ202467	OCC_226	slcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-2	POWERGRID	D	Preventive maintenance works in the outdoor r 220/7321 13 KV switchyard including replacement of worn out jumpers / droppers and allied clamps etc. Since, the work has to be done in the outdoor switchyard, which involves I Jumpers I connected to I I BUSBARS, as I such shutdown I I of 220 KV Source lines is required to ensure safety of both men & material working in the outdoor yard.	19/Jan/2025	10:00	19/Jan/2025	15:00	30-40 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grids. Rest 180 MW load (approx.) shall be affected.	PLANNED	Requested	
1073	RQ202466	OCC_226	slcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-1	POWERGRID	D	Preventive maintenance works in the outdoor r 220/7321 13 KV switchyard including replacement of worn out jumpers / droppers and allied clamps etc. Since, the work has to be done in the outdoor switchyard, which involves I Jumpers I connected to I I BUSBARS, as I such shutdown I I of 220 KV Source lines is required to ensure safety of both men & material working in the outdoor yard.	19/Jan/2025	10:00	19/Jan/2025	15:00	30-40 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grids. Rest 180 MW load (approx.) shall be affected.	PLANNED	Requested	
1074	RQ203283	OCC_226	slcjr_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-2	POWERGRID	D	Half Yearly Maintenance	17/Jan/2025	10:00	17/Jan/2025	14:00		PLANNED	Requested	

1075	RQ203282	OCC_226	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-1	POWERGRID	D	Half Yearly Maintenance	16/Jan/2025	10:00	16/Jan/2025	14:00		PLANNED	Requested	
1076	RQ203043	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-MAINPURI(UP) (PG) CKT-1	POWERGRID	D	Testing of DTPC scheme (under Process bus)	13/Jan/2025	09:00	13/Jan/2025	14:00		PLANNED	Requested	
1077	RQ203275	OCC_226	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAWAIMADHOPUR(RS)-DAUSA(RS) (PG) CKT-1	POWERGRID	D	Half Yearly Maintenance	09/Jan/2025	10:00	09/Jan/2025	14:00		PLANNED	Requested	
1078	RQ203047	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-KANPURNAUBASTA(UP) (PG) CKT-1	POWERGRID	D	AMP of line bay equipment at Kanpur & Testing of DTPC scheme under Process Bus	09/Jan/2025	09:00	09/Jan/2025	17:00		PLANNED	Requested	
1079	RQ202846	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAEBAREILLY(PG)-CG CITY(UP) (PG) CKT-1	POWERGRID	D	AMP work of Line Bay Equipments.	09/Jan/2025	08:00	09/Jan/2025	18:00	AMP work of Line Bay Equipments.	PLANNED	Requested	
1080	RQ203279	OCC_226	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LALSOTE(RS)-DAUSA(RS) (PG) CKT-1	POWERGRID	D	Half Yearly Maintenance	08/Jan/2025	10:00	08/Jan/2025	14:00		PLANNED	Requested	
1081	RQ203452	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-1	POWERGRID	D	Modification in Mutual compensation scheme & testing of DTPC under Process Bus. S/d of 220kV Kanpur-Unchahar-1 & 2 is required together for mutual compensation scheme modification	07/Jan/2025	09:00	07/Jan/2025	18:00		PLANNED	Requested	
1082	RQ203453	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-2	POWERGRID	D	Modification in Mutual compensation scheme & testing of DTPC under Process Bus. S/d of 220kV Kanpur-Unchahar-1 & 2 is required together for mutual compensation scheme modification	07/Jan/2025	09:00	07/Jan/2025	18:00		PLANNED	Requested	
1083	RQ202129	OCC_226	slcdjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HIRANAGAR(PDD)-SARNA(P) (PG) CKT-1	POWERGRID	C	Preventive Maintenance	05/Jan/2025	07:00	05/Jan/2025	13:00		PLANNED	Requested	
1084	RQ202134	OCC_226	slcdjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-HIRANAGAR(PDD) (PG) CKT-1	POWERGRID	C	Preventive Maintenance	05/Jan/2025	07:00	05/Jan/2025	13:00		PLANNED	Requested	
1085	RQ202869	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-1	POWERGRID	C	Diversion of 220KV Unchahar-Kanpur 1 infringing with Raebareli-Prayagraj bypass road of NHAI	02/Jan/2025	08:00	11/Jan/2025	20:00		PLANNED	Requested	
1086	RQ202870	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-2	POWERGRID	C	Diversion of 220KV Unchahar-Kanpur 2 infringing with Raebareli-Prayagraj bypass road of NHAI	02/Jan/2025	08:00	11/Jan/2025	20:00		PLANNED	Requested	
1087	RQ203416	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUCKNOW_1(PG)-BAKSHI KA TALAB(UP) (UP) CKT-1	UPPTCL	D	FOR LBB RELAY RETROFITMENT WORK AT LUCKNOW	23/Jan/2025	10:00	23/Jan/2025	18:00		PLANNED	Requested	
1088	RQ203418	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHINHAT(UP)-LUCKNOW_1(PG) (UP) CKT-1	UPPTCL	D	FOR LBB RELAY RETROFITMENT WORK AT LUCKNOW	21/Jan/2025	10:00	21/Jan/2025	18:00		PLANNED	Requested	
1089	RQ203031	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-SIKANDRA(UP) (UP) CKT-1	UPPTCL	D	AMP of line bay equipment at Kanpur & Testing of DTPC scheme under Process Bus	19/Jan/2025	09:00	19/Jan/2025	17:00		PLANNED	Requested	
1090	RQ203417	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KURSI ROAD(UP)-LUCKNOW_1(PG) (UP) CKT-2	UPPTCL	D	FOR LBB RELAY RETROFITMENT WORK AT LUCKNOW	18/Jan/2025	10:00	18/Jan/2025	18:00		PLANNED	Requested	
1091	RQ202909	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SOHAWAL(PG)-AYODHYA (UP) (UP) CKT-1	UPPTCL	D	For Relay Testing & scheme updation	17/Jan/2025	09:00	17/Jan/2025	14:00		PLANNED	Requested	
1092	RQ203419	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KURSI ROAD(UP)-LUCKNOW_1(PG) (UP) CKT-1	UPPTCL	D	FOR LBB RELAY RETROFITMENT WORK AT LUCKNOW	16/Jan/2025	10:00	16/Jan/2025	18:00		PLANNED	Requested	
1093	RQ203421	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUCKNOW_1(PG)-KANDUNI (UP) CKT-2	UPPTCL	D	FOR LBB RELAY RETROFITMENT WORK AT LUCKNOW	13/Jan/2025	10:00	13/Jan/2025	18:00		PLANNED	Requested	
1094	RQ202971	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GORAKHPUR(PG)-GOLA(UP) (UP) CKT-2	UPPTCL	D	AMP Work	13/Jan/2025	09:00	13/Jan/2025	18:00		PLANNED	Requested	
1095	RQ203405	OCC_226	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAR(NT)-RAEBAREILLY(PG) (UP) CKT-2	UPPTCL	C	Maint of Bus#2 side isolator of diff bays.	13/Jan/2025	08:00	14/Jan/2025	18:00		PLANNED	Requested	
1096	RQ203420	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUCKNOW_1(PG)-KANDUNI (UP) CKT-1	UPPTCL	D	FOR LBB RELAY RETROFITMENT WORK AT LUCKNOW	11/Jan/2025	10:00	11/Jan/2025	18:00		PLANNED	Requested	
1097	RQ202982	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MAINPURI(PG)-ETAH(UP) (UP) CKT-1	UPPTCL	D	AMP of Line equipment of 220 kv Mainpuri(PG)-Eath(UP) Line	04/Jan/2025	08:00	04/Jan/2025	18:00		PLANNED	Requested	
1098	RQ203006	OCC_226	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-2	BBMB	D	Yearly mtc.	23/Jan/2025	08:00	24/Jan/2025	18:00		PLANNED	Requested	
1099	RQ203028	OCC_226	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DELHI RR(BB)-NARELA(DV) (BBMB) CKT-2	BBMB	D	Yearly Mtc.	22/Jan/2025	08:00	22/Jan/2025	18:00		PLANNED	Requested	

1100	RQ203036	OCC_226	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-1	BBMB	D	Patrolling of line alongwith Tree trimming and Jumper tightening	21/Jan/2025	09:00	21/Jan/2025	17:00		PLANNED	Requested
1101	RQ203025	OCC_226	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-2	BBMB	D	Yearly Mtc.	21/Jan/2025	08:00	21/Jan/2025	18:00		PLANNED	Requested
1102	RQ203019	OCC_226	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-1	BBMB	C	Replacement of 245 kv SF-6 Circuit Breaker & General Mtc. of line at Jalandhar end.	21/Jan/2025	08:00	30/Jan/2025	18:00		PLANNED	Requested
1103	RQ203037	OCC_226	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-GANGUWAL (BB) CKT-2	BBMB	D	Yearly mtc.	15/Jan/2025	08:00	16/Jan/2025	18:00		PLANNED	Requested
1104	RQ203027	OCC_226	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DELHI RR(BB)-NARELA(DV) (BBMB) CKT-1	BBMB	D	Yearly mtc.	15/Jan/2025	08:00	15/Jan/2025	18:00		PLANNED	Requested
1105	RQ203024	OCC_226	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-1	BBMB	D	Yearly mtc.	14/Jan/2025	08:00	14/Jan/2025	18:00		PLANNED	Requested
1106	RQ203034	OCC_226	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-GANGUWAL (BB) CKT-1	BBMB	D	Yearly mtc.	10/Jan/2025	08:00	11/Jan/2025	18:00		PLANNED	Requested
1107	RQ203033	OCC_226	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DASUYA(PS)-JALANDHAR(BB) (BBMB) CKT-2	BBMB	D	General Mtc. of line	10/Jan/2025	08:00	10/Jan/2025	18:00		PLANNED	Requested
1108	RQ202020	OCC_226	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-1	BBMB	D	Patrolling of line alongwith Tree trimming and Jumper tightening	09/Jan/2025	08:00	09/Jan/2025	17:00		PLANNED	Requested
1109	RQ203147	OCC_226	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2	BBMB	D	For Line patrolling & Tree trimming	09/Jan/2025	08:00	09/Jan/2025	18:00		PLANNED	Requested
1110	RQ203032	OCC_226	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-2	BBMB	D	General Mtc. of line	09/Jan/2025	08:00	09/Jan/2025	18:00		PLANNED	Requested
1111	RQ203014	OCC_226	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-JAMALPUR (BB) CKT-1	BBMB	D	To reviewing/amending the LBB Trip logic of Numerical Low Bus Bar Protection scheme.	09/Jan/2025	08:00	09/Jan/2025	18:00		PLANNED	Requested
1112	RQ203029	OCC_226	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-3	BBMB	D	Yearly mtc.	08/Jan/2025	08:00	08/Jan/2025	18:00		PLANNED	Requested
1113	RQ203020	OCC_226	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-2	BBMB	D	General Mtc. of line.	08/Jan/2025	08:00	08/Jan/2025	18:00		PLANNED	Requested
1114	RQ203012	OCC_226	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-GANGUWAL (BB) CKT-1	BBMB	D	To reviewing/amending the LBB Trip logic of Numerical Low Bus Bar Protection scheme.	08/Jan/2025	08:00	08/Jan/2025	18:00		PLANNED	Requested
1115	RQ203015	OCC_226	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-JAMALPUR (BB) CKT-2	BBMB	D	To reviewing/amending the LBB Trip logic of Numerical Low Bus Bar Protection scheme.	08/Jan/2025	08:00	08/Jan/2025	18:00		PLANNED	Requested
1116	RQ203089	OCC_226	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DELHI RR(BB)-NARELA(DV) (BBMB) CKT-2	BBMB	D	C&Tan delta testing of CT's & CVT's	07/Jan/2025	09:30	07/Jan/2025	15:00		PLANNED	Requested
1117	RQ202993	OCC_226	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR-SANGRUR (BB) CKT-2	BBMB	D	General mtc of Line	07/Jan/2025	08:00	08/Jan/2025	18:00		PLANNED	Requested
1118	RQ203146	OCC_226	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1	BBMB	D	For Line patrolling & Tree trimming	07/Jan/2025	08:00	07/Jan/2025	18:00		PLANNED	Requested
1119	RQ203013	OCC_226	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-GANGUWAL (BB) CKT-2	BBMB	D	To reviewing/amending the LBB Trip logic of Numerical Low Bus Bar Protection scheme.	07/Jan/2025	08:00	07/Jan/2025	18:00		PLANNED	Requested
1120	RQ203088	OCC_226	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DELHI RR(BB)-NARELA(DV) (BBMB) CKT-1	BBMB	D	C&Tan delta testing of CT's & CVT's	06/Jan/2025	11:30	06/Jan/2025	15:00		PLANNED	Requested
1121	RQ203008	OCC_226	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-JAMALPUR (BB) CKT-2	BBMB	D	General Mtc. of line.	03/Jan/2025	08:00	03/Jan/2025	18:00		PLANNED	Requested
1122	RQ202991	OCC_226	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAGADHARI (BB) CKT-1	BBMB	D	Yearly Maintenance	02/Jan/2025	08:00	03/Jan/2025	18:00		PLANNED	Requested
1123	RQ202992	OCC_226	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR-SANGRUR (BB) CKT-1	BBMB	D	General mtc of Line	02/Jan/2025	08:00	03/Jan/2025	18:00		PLANNED	Requested
1124	RQ203007	OCC_226	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-JAMALPUR (BB) CKT-1	BBMB	D	General Mtc. of line.	02/Jan/2025	08:00	02/Jan/2025	18:00		PLANNED	Requested
1125	RQ202115	OCC_226	rappc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_A(NP)-SAKATPURA(RS) (RS) CKT-1	RRVPNL	C	CT, LA, CVT, protection relay testing	23/Jan/2025	08:00	27/Jan/2025	20:00	RAPP-A Biennial Shutdown	PLANNED	Requested
1126	RQ202117	OCC_226	rappc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-RAPS_A(NP) (RS) CKT-1	RRVPNL	C	LA, CT, CVT, Protection relay testing	23/Jan/2025	08:00	27/Jan/2025	20:00	Line Shutdown along with Bus A2/B2	PLANNED	Requested
1127	RQ202114	OCC_226	rappc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_A(NP)-SAKATPURA(RS) (RS) CKT-2	RRVPNL	C	CT, LA, CVT, protection relay, breaker Testing	18/Jan/2025	08:00	22/Jan/2025	20:00	RAPP-A Biennial Shutdown	PLANNED	Requested
1128	RQ202116	OCC_226	rappc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEBARI(RS)-RAPS_A(NP) (RS) CKT-1	RRVPNL	C	LA, CVT, CT, Protection relay	18/Jan/2025	08:00	22/Jan/2025	20:00	Line Shut Down along With Bus-A1/B1	PLANNED	Requested
1129	RQ203145	OCC_226	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BADARPUR(NT)-ALWAR MIA(RS) (RS) CKT-1	RRVPNL	D	For Disc cleaning work of MIA-BTPS Line	06/Jan/2025	08:00	07/Jan/2025	18:00		PLANNED	Requested

1130	RQ202468	OCC_226	slcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHOWADHI (JK)-GLADNI(PDD) (PDD JK) CKT-1	POWERGRID, PDD JK	D	Preventive maintenance works in the outdoor r 220/7321 13 KV switchyard including replacement of worn out jumpers / droppers and allied clamps etc. Since, the work has to be done in the outdoor switchyard, which involves 1 Jumper connected to 11 BUSBARS, as 1 such shutdown 1 of 220 KV Source lines is required to ensure safety of both men & material working in the outdoor yard.	19/Jan/2025	10:00	19/Jan/2025	15:00	30-40 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grids. Rest 180 MW load (approx.) shall be affected.	PLANNED	Requested	
1131	RQ203202	OCC_226	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV THAR SURYA1 SL_BKN_PG (TS1PL)-BIKANER(PG) (THAR SURYA1) CKT-1	THAR SURYA1	D	Bay Extension works	16/Jan/2025	19:00	21/Jan/2025	23:00		PLANNED	Requested	
1132	RQ203201	OCC_226	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GRIANPSS_BIK2_(A MPLUS)-BIKANER_2 (PBTSL) (GRIAN ENERGY PRIVATE LIMITED) CKT-1	GRIAN ENERGY PRIVATE LIMITED	D	Bay Extension works	16/Jan/2025	19:00	21/Jan/2025	23:00		PLANNED	Requested	
1133	RQ202755	OCC_226	rappc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_C(NP)-RAPS_B(NP) (NPCL) CKT-1	POWERGRID, NPCL	C	Tan delta measurement of 0-513-CVT-01, 0-513-CT-01 (Tie Line_1) and CT, CVT & LA Replacement job. Preventive maintenance of Disconnecting switches, circuit breaker and relays.	14/Jan/2025	08:00	19/Jan/2025	20:00		PLANNED	Requested	
1134	RQ202932	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-KIRAWALI(UP) (PG) CKT-1	POWERGRID, UPPTCL	D	RECTIFICATION OF S/D NATURE DEFECTS	12/Jan/2025	09:00	12/Jan/2025	18:00		PLANNED	Requested	
1135	RQ203049	OCC_226	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-KIDWAI NAGAR KANPUR (UP) (PG) CKT-1	POWERGRID, UPPTCL	D	AMP of line bay equipment at Kanpur & Testing of DTPC scheme under Process Bus	08/Jan/2025	09:00	08/Jan/2025	18:00		PLANNED	Requested	
1136	RQ203404	OCC_226	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAR(NT)-RAEBAREILLY(PG) (PG) CKT-1	POWERGRID, UPPTCL	C	Maint of Bus#1 side isolator of diff bays.	08/Jan/2025	08:00	09/Jan/2025	18:00		PLANNED	Requested	
1137	RQ203200	OCC_226	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SRIPL_SL_BIK2_PG-BIKANER_2 (PBTSL) (SERENTICA_RI4PL_BIK2) CKT-1	SERENTICA_RI4PL_BIK2	D	Bay Extension works	08/Jan/2025	19:00	14/Jan/2025	23:00		PLANNED	Requested	
1138	RQ203199	OCC_226	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BIKANER_2 (PBTSL)-JGCPL_SL_BIK2_PG (JUNIPER_NEPL) CKT-1	JUNIPER_NEPL	D	Bay Extension works	08/Jan/2025	19:00	14/Jan/2025	23:00		PLANNED	Requested	
1139	RQ203237	OCC_226	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AXPLL_SL_FTHG3_PG-FATEHGARH_III(PG) (ALTRA XERGI POWER PVT LTD) CKT-1	ALTRA XERGI POWER PVT LTD	D	For Bay extension works, To avoid induction during movement of machinery, T&P.	07/Jan/2025	17:00	07/Jan/2025	23:00		PLANNED	Requested	
1140	RQ202133	OCC_226	slcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-HIRANAGAR(PDD) (PDD JK) CKT-2	PDD JK	C	Preventive Maintenance	05/Jan/2025	07:00	05/Jan/2025	13:00		PLANNED	Requested	
1141	RQ203234	OCC_226	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RSVPL_SL_FTHG3_PG-FATEHGARH_III(PG) (RENEW SURYA VIHAAN PRIVATE LIMITED) CKT-1	RENEW SURYA VIHAAN PRIVATE LIMITED	D	For Bay extension works, To avoid induction during movement of machinery, T&P.	04/Jan/2025	17:00	04/Jan/2025	23:00		PLANNED	Requested	
1142	RQ203233	OCC_226	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-RSAPL_SL_FTHG3_PG (RENEW SURYA AAYAN PRIVATE LIMITED) CKT-1	RENEW SURYA AAYAN PRIVATE LIMITED	D	For Bay extension works, To avoid induction during movement of machinery, T&P.	03/Jan/2025	17:00	03/Jan/2025	23:00		PLANNED	Requested	
1143	RQ202653	OCC_226	rappc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_C(NP)-RAPS_B(NP) (NPCL) CKT-2	NPCL	C	Tan delta measurement of 0-513-CVT-10, 0-513-CT-10 (Tie Line_2) and preventive maintenance of Disconnecting switches, circuit breaker and relays.	03/Jan/2025	08:00	04/Jan/2025	20:00		PLANNED	Requested	
1144	RQ203232	OCC_226	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-RSRPL_HYB_FTHG3_PG (RENEW SURYA ROSHNI PRIVATE LIMITED) CKT-1	RENEW SURYA ROSHNI PRIVATE LIMITED	D	For Bay extension works, To avoid induction during movement of machinery, T&P.	02/Jan/2025	17:00	02/Jan/2025	23:00		PLANNED	Requested	
1145	RQ203203	OCC_226	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PGPL_SL_BIK2_PG-BIKANER_2 (PBTSL) (PRERAK GREENTECH PVT LTD) CKT-1	PRERAK GREENTECH PVT LTD	D	Bay Extension works	01/Jan/2025	19:00	07/Jan/2025	23:00		PLANNED	Requested	
1146	RQ202486	OCC_226	cpcc1_sd	BUS	220KV BUS 2 AT KOTA(PG)		D	AMP Work	29/Jan/2025	09:00	30/Jan/2025	18:00		PLANNED	Requested	

1147	RQ202529	OCC_226	cpcc1_sd	BUS	220KV BUS 3 AT HISSAR(PG)		C	FOR 220KV BUS BAR RETROFITMENT AT 400/220KV HISAR S/S IN ADD CAP 19-24 BLOCK	27/Jan/2025	17:00	27/Jan/2025	23:00		PLANNED	Requested
1148	RQ202485	OCC_226	cpcc1_sd	BUS	220KV BUS 1 AT KOTA(PG)		D	AMP Work	27/Jan/2025	09:00	28/Jan/2025	18:00		PLANNED	Requested
1149	RQ202578	OCC_226	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTS) - BUS 4		D	Bay Extension works	24/Jan/2025	17:00	30/Jan/2025	23:00	Bay Extension works	PLANNED	Requested
1150	RQ202528	OCC_226	cpcc1_sd	BUS	220KV BUS 2 AT HISSAR(PG)		C	FOR 220KV BUS BAR RETROFITMENT AT 400/220KV HISAR S/S IN ADD CAP 19-24 BLOCK	24/Jan/2025	17:00	24/Jan/2025	23:00		PLANNED	Requested
1151	RQ202500	OCC_226	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 4		D	Bus Bar and LBB Testing for Bay Extension	22/Jan/2025	17:00	24/Jan/2025	23:00		PLANNED	Requested
1152	RQ202527	OCC_226	cpcc1_sd	BUS	220KV BUS 1 AT HISSAR(PG)		C	FOR 220KV BUS BAR RETROFITMENT AT 400/220KV HISAR S/S IN ADD CAP 19-24 BLOCK	22/Jan/2025	17:00	22/Jan/2025	23:00		PLANNED	Requested
1153	RQ202520	OCC_226	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 8		D	For AMP work	21/Jan/2025	17:00	22/Jan/2025	23:00		PLANNED	Requested
1154	RQ202519	OCC_226	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 7		D	For AMP work	19/Jan/2025	17:00	20/Jan/2025	23:00		PLANNED	Requested
1155	RQ202499	OCC_226	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 3		D	Bus Bar and LBB Testing for Bay Extension	19/Jan/2025	17:00	21/Jan/2025	23:00		PLANNED	Requested
1156	RQ202518	OCC_226	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 6		D	For AMP work	17/Jan/2025	17:00	18/Jan/2025	23:00		PLANNED	Requested
1157	RQ202577	OCC_226	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTS) - BUS 3		D	Bay Extension works	17/Jan/2025	17:00	24/Jan/2025	23:00	Bay Extension works	PLANNED	Requested
1158	RQ202574	OCC_226	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTS) - BUS 2		D	Bay Extension works	16/Jan/2025	17:00	23/Jan/2025	23:00	Bay Extension works	PLANNED	Requested
1159	RQ202054	OCC_226	cpcc2_sd	BUS	220KV BUS 2 AT LUDHIANA(PG)		D	For AMP work.	16/Jan/2025	09:00	16/Jan/2025	18:00	Kindly approve.	PLANNED	Requested
1160	RQ202517	OCC_226	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 5		D	For AMP work	15/Jan/2025	17:00	16/Jan/2025	23:00		PLANNED	Requested
1161	RQ202053	OCC_226	cpcc2_sd	BUS	220KV BUS 1 AT LUDHIANA(PG)		D	For AMP work.	15/Jan/2025	09:00	15/Jan/2025	18:00	Kindly approve.	PLANNED	Requested
1162	RQ202533	OCC_226	cpcc1_sd	BUS	220KV BUS 2 AT KANKROLI(PG)		D	for integration of new bays of M/s Serentica	15/Jan/2025	09:00	16/Jan/2025	17:00		PLANNED	Requested
1163	RQ202535	OCC_226	cpcc1_sd	BUS	220KV BUS 2 AT BASSI(PG)		D	AMP Work and CoE Compliances	14/Jan/2025	09:00	15/Jan/2025	17:30		PLANNED	Requested
1164	RQ202516	OCC_226	cpcc1_sd	BUS	220 KV FATEHGARH (PG) - BUS 4		D	For AMP work	13/Jan/2025	17:00	14/Jan/2025	23:00		PLANNED	Requested
1165	RQ202056	OCC_226	cpcc2_sd	BUS	220KV BUS 1 AT KAITHAL(PG)		D	Shutdown required for installation of BPI to provide additional support for Bus	13/Jan/2025	09:30	18/Jan/2025	18:00	Kindly approve.	PLANNED	Requested
1166	RQ202532	OCC_226	cpcc1_sd	BUS	220KV BUS 1 AT KANKROLI(PG)		D	for integration of new bays of M/s Serentica	13/Jan/2025	09:00	14/Jan/2025	17:00		PLANNED	Requested
1167	RQ202534	OCC_226	cpcc1_sd	BUS	220KV BUS 1 AT BASSI(PG)		D	AMP Work and CoE Compliances	12/Jan/2025	09:00	13/Jan/2025	17:30		PLANNED	Requested
1168	RQ202572	OCC_226	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 6		D	Bus Bar and LBB Testing for Bay Extension	11/Jan/2025	17:00	14/Jan/2025	23:00		PLANNED	Requested
1169	RQ202507	OCC_226	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 5		D	AMP Work	10/Jan/2025	17:00	10/Jan/2025	23:59		PLANNED	Requested
1170	RQ202059	OCC_226	cpcc2_sd	BUS	220KV BUS 1 AT AMRITSAR(PG)		D	For AMP work.	10/Jan/2025	10:00	10/Jan/2025	18:00	Kindly approve.	PLANNED	Requested
1171	RQ202515	OCC_226	cpcc1_sd	BUS	220 KV FATEHGARH (PG) - BUS 3		D	For AMP work	09/Jan/2025	17:00	10/Jan/2025	23:00		PLANNED	Requested
1172	RQ202508	OCC_226	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 6		D	AMP Work	09/Jan/2025	17:00	09/Jan/2025	23:59		PLANNED	Requested
1173	RQ202492	OCC_226	cpcc1_sd	BUS	220KV BUS 2 AT GURGAON(PG)		D	BUS BAR RELAY TESTING	09/Jan/2025	09:00	09/Jan/2025	18:00	BUS BAR RELAY TESTING	PLANNED	Requested
1174	RQ202573	OCC_226	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTS) - BUS 1		D	Bay Extension works	08/Jan/2025	17:00	15/Jan/2025	23:00	Bay Extension works	PLANNED	Requested
1175	RQ202491	OCC_226	cpcc1_sd	BUS	220KV BUS 1 AT GURGAON(PG)		D	BUS BAR RELAY TESTING	08/Jan/2025	09:00	08/Jan/2025	18:00	BUS BAR RELAY TESTING	PLANNED	Requested
1176	RQ202050	OCC_226	cpcc2_sd	BUS	220KV BUS 2 AT MOGA(PG)		D	Bus Bar relay retrofitting work & hotspot attending work	08/Jan/2025	08:00	09/Jan/2025	18:00	Kindly approve.	PLANNED	Requested
1177	RQ202506	OCC_226	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 4		D	AMP Work	07/Jan/2025	17:00	07/Jan/2025	23:59		PLANNED	Requested
1178	RQ202571	OCC_226	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 5		D	Bus Bar and LBB Testing for Bay Extension	07/Jan/2025	17:00	10/Jan/2025	23:00		PLANNED	Requested
1179	RQ202505	OCC_226	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 3		D	AMP Work	06/Jan/2025	17:00	06/Jan/2025	23:59		PLANNED	Requested
1180	RQ202055	OCC_226	cpcc2_sd	BUS	220KV BUS 1 AT KAITHAL(PG)		D	Shutdown required for installation of BPI to provide additional support for Bus	06/Jan/2025	09:30	11/Jan/2025	18:00	Kindly approve.	PLANNED	Requested
1181	RQ202049	OCC_226	cpcc2_sd	BUS	220KV BUS 1 AT MOGA(PG)		D	Bus Bar relay retrofitting work & hotspot attending work	06/Jan/2025	08:00	07/Jan/2025	18:00	Kindly approve.	PLANNED	Requested
1182	RQ202514	OCC_226	cpcc1_sd	BUS	220 KV FATEHGARH (PG) - BUS 2		D	For erection work of bay extension of 400kv/220kv ICT 11 Dia at Fatehgarh 2 RS INFRA	05/Jan/2025	17:00	08/Jan/2025	23:00		PLANNED	Requested
1183	RQ202549	OCC_226	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)		D	For AMP work	03/Jan/2025	08:00	03/Jan/2025	20:00	FOR AMP WORK	PLANNED	Requested
1184	RQ202057	OCC_226	cpcc2_sd	BUS	220KV BUS 2 AT KISHENPUR(PG)		D	For Jumper/Dropper Tightning and Strengthening work.	02/Jan/2025	09:30	02/Jan/2025	17:00	Kindly approve.	PLANNED	Requested
1185	RQ202513	OCC_226	cpcc1_sd	BUS	220 KV FATEHGARH (PG) - BUS 1		D	For erection work of bay extension of 400kv/220kv ICT 11 Dia at Fatehgarh 2 RS INFRA	01/Jan/2025	17:00	04/Jan/2025	23:00		PLANNED	Requested
1186	RQ202548	OCC_226	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)		D	For AMP work	01/Jan/2025	08:00	01/Jan/2025	20:00	FOR AMP WORK	PLANNED	Requested

1187	RQ203248	OCC_226	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG)- BUS 1	PRTL	D	For Bay extension works, To avoid induction during movement of machinery, T&P.	28/Jan/2025	17:00	28/Jan/2025	23:00		PLANNED	Requested
1188	RQ203252	OCC_226	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG)- BUS 1	PRTL	D	For AMP work	27/Jan/2025	17:00	27/Jan/2025	23:00		PLANNED	Requested
1189	RQ203253	OCC_226	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG)- BUS 2	PRTL	D	For AMP work	26/Jan/2025	17:00	26/Jan/2025	23:00		PLANNED	Requested
1190	RQ203249	OCC_226	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG)- BUS 2	PRTL	D	For Bay extension works, To avoid induction during movement of machinery, T&P.	25/Jan/2025	21:00	25/Jan/2025	23:00		PLANNED	Requested
1191	RQ203450	OCC_226	cpcc3_sd	BUS	220KV BUS 3 AT GORAKHPUR(PG)	POWERGRID	D	amp work of transfer bus	24/Jan/2025	09:00	24/Jan/2025	18:00	transfer bus	PLANNED	Requested
1192	RQ203069	OCC_226	cpcc3_sd	BUS	220KV BUS 2 AT ALLAHABAD(PG)	POWERGRID	C	For bus bar relay retrofiting at Prayagraj SS	22/Jan/2025	09:00	25/Jan/2025	18:00		PLANNED	Requested
1193	RQ203068	OCC_226	cpcc3_sd	BUS	220KV BUS 1 AT ALLAHABAD(PG)	POWERGRID	C	For bus bar relay retrofiting at Prayagraj SS	18/Jan/2025	09:00	21/Jan/2025	18:00		PLANNED	Requested
1194	RQ202972	OCC_226	cpcc3_sd	BUS	220KV BUS 2 AT GORAKHPUR(PG)	POWERGRID	D	AMP of Bus-2	16/Jan/2025	09:30	16/Jan/2025	18:00		PLANNED	Requested
1195	RQ203214	OCC_226	cpcc1_sd	BUS	220KV BUS 2 AT BAGHPAT(PG)	POWERGRID	C	Rectification of P.D defect in 220KV Main Bus-1	15/Jan/2025	08:00	18/Jan/2025	18:00		PLANNED	Requested
1196	RQ203448	OCC_226	cpcc3_sd	BUS	220KV BUS 3 AT SHAHJAHANPUR(PG)	POWERGRID	D	AMP of 220kv Transfer bus (TBC) at shahjahanpur	14/Jan/2025	09:00	14/Jan/2025	16:00	Transfer Bus	PLANNED	Requested
1197	RQ202965	OCC_226	cpcc3_sd	BUS	220KV BUS 2 AT SHAHJAHANPUR(PG)	POWERGRID	D	AMP of 220kv Bus-2 at shahjahanpur	13/Jan/2025	09:00	13/Jan/2025	16:00		PLANNED	Requested
1198	RQ202963	OCC_226	cpcc3_sd	BUS	220KV BUS 1 AT SHAHJAHANPUR(PG)	POWERGRID	D	AMP of 220kv Bus-1 at shahjahanpur	11/Jan/2025	09:00	11/Jan/2025	16:00		PLANNED	Requested
1199	RQ203193	OCC_226	cpcc2_sd	BUS	220KV BUS 1 AT JALANDHAR(PG)	POWERGRID	D	For AMP work	10/Jan/2025	09:00	10/Jan/2025	18:00	kindly approve	PLANNED	Requested
1200	RQ203083	OCC_226	cpcc3_sd	BUS	220 KV PITHORAGARH(PG) - BUS 1	POWERGRID	D	Retrofit of 220 KV Bus Bar Protection Panel	08/Jan/2025	09:00	08/Jan/2025	17:30		PLANNED	Requested
1201	RQ203423	OCC_226	cpcc3_sd	BUS	220KV BUS 1 AT LUCKNOW_1(PG)	POWERGRID	D	FOR LBB RELAY RETROFITMENT WORK AT LUCKNOW	07/Jan/2025	08:00	07/Jan/2025	18:00		PLANNED	Requested
1202	RQ203422	OCC_226	cpcc3_sd	BUS	220KV BUS 2 AT LUCKNOW_1(PG)	POWERGRID	D	FOR LBB RELAY RETROFITMENT WORK AT LUCKNOW	04/Jan/2025	10:00	04/Jan/2025	18:00		PLANNED	Requested
1203	RQ203189	OCC_226	cpcc2_sd	BUS	220KV BUS 1 AT NALLAGARH(PG)	POWERGRID	C	Primary current injection bay wise after Busbar protection erection	01/Jan/2025	09:00	10/Jan/2025	18:00	kindly approve	PLANNED	Requested
1204	RQ202321	OCC_226	stuuup_sd	BUS	220 KV PANKI(UP) - BUS 1	UPPTCL	C	* SHUTDOWN OF 220KV MAIN BUS I FOR REPLACEMENT OF 220KV MAIN BUS I ,SINGLE >X MOOSE TO TWIN MOOSE CONDUCTOR.	23/Jan/2025	10:00	29/Jan/2025	17:00		PLANNED	Requested
1205	RQ202322	OCC_226	stuuup_sd	BUS	220 KV PANKI(UP) - BUS 2	UPPTCL	C	* SHUTDOWN OF 220KV MAIN BUS II FOR REPLACEMENT OF 200KV MAIN BUS II >X SINGLE MOOSE TO TWIN MOOSE CONDUCTOR	16/Jan/2025	10:00	22/Jan/2025	17:00		PLANNED	Requested
1206	RQ202131	OCC_226	rapcc_sd	BUS	220KV BUS 4 AT RAPS_A(NP)	NPCIL	C	Bus Maintenance	23/Jan/2025	08:00	27/Jan/2025	20:00	513-Bus-B2 Shutdown	PLANNED	Requested
1207	RQ202130	OCC_226	rapcc_sd	BUS	220KV BUS 3 AT RAPS_A(NP)	NPCIL	C	Bus-PT testing & Bus Maintenance	23/Jan/2025	08:00	27/Jan/2025	20:00	513-Bus-A2 Shutdown	PLANNED	Requested
1208	RQ202127	OCC_226	rapcc_sd	BUS	220KV BUS 1 AT RAPS_A(NP)	NPCIL	C	Bus PT testing and Bus Maintenance	18/Jan/2025	08:00	22/Jan/2025	20:00	513-Bus-A1 shutdown	PLANNED	Requested
1209	RQ202128	OCC_226	rapcc_sd	BUS	220KV BUS 2 AT RAPS_A(NP)	NPCIL	C	Bus Maintenance	18/Jan/2025	08:00	22/Jan/2025	20:00	513-Bu-B1 Shutdown	PLANNED	Requested
1210	RQ202469	OCC_226	slcdjk_sd	BUS	220KV BUS 1 AT GLADNI(PDD)	PDD JK	D	Preventive maintenance works in the outdoor r 220/7321 13 KV switchyard including replacement of worn out jumpers / droppers and allied clamps etc. Since, the work has to be done in the outdoor switchyard, which involves I Jumpers I connected to I I BUSBARS, as I such shutdown I I of 220 KV Source lines is required to ensure safety of both men & material working in the outdoor yard.	19/Jan/2025	10:00	19/Jan/2025	15:00	30-40 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grids. Rest 180 MW load (approx.) shall be affected.	PLANNED	Requested
1211	RQ202470	OCC_226	slcdjk_sd	BUS	220KV BUS 2 AT GLADNI(PDD)	PDD JK	D	Preventive maintenance works in the outdoor r 220/7321 13 KV switchyard including replacement of worn out jumpers / droppers and allied clamps etc. Since, the work has to be done in the outdoor switchyard, which involves I Jumpers I connected to I I BUSBARS, as I such shutdown I I of 220 KV Source lines is required to ensure safety of both men & material working in the outdoor yard.	19/Jan/2025	10:00	19/Jan/2025	15:00	30-40 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grids. Rest 180 MW load (approx.) shall be affected.	PLANNED	Requested
1212	RQ203402	OCC_226	ntpcos_sd	BUS	220KV BUS 2 AT UNCHAHAR(NT)	NTPC	C	Maint of Bus#2 side isolator of diff bays.	13/Jan/2025	08:00	18/Jan/2025	18:00		PLANNED	Requested
1213	RQ203401	OCC_226	ntpcos_sd	BUS	220KV BUS 1 AT UNCHAHAR(NT)	NTPC	C	Maint of Bus#1 side isolator of diff bays.	06/Jan/2025	08:00	10/Jan/2025	18:00		PLANNED	Requested
1214	RQ203042	OCC_226	bbmb_sd	BUS	220KV BUS 3 AT BHAKRA_R(BB)	BBMB	D	To reviewing/amending the LBB Trip logic of Numerical Low Bus Bar Protection scheme.	09/Jan/2025	08:00	09/Jan/2025	18:00		PLANNED	Requested
1215	RQ203041	OCC_226	bbmb_sd	BUS	220KV BUS 2 AT BHAKRA_R(BB)	BBMB	D	To reviewing/amending the LBB Trip logic of Numerical Low Bus Bar Protection scheme.	08/Jan/2025	08:00	08/Jan/2025	18:00		PLANNED	Requested

1216	RQ203040	OCC_226	bbmb_sd	BUS	220KV BUS 1 AT BHAKRA_R(BB)	BBMB	D	To reviewing/amending the LBB Trip logic of Numerical Low Bus Bar Protection scheme.	07/Jan/2025	08:00	07/Jan/2025	18:00		PLANNED	Requested	
1217	RQ202045	OCC_226	slcpcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	28/Jan/2025	08:00	28/Jan/2025	18:00		PLANNED	Requested	
1218	RQ202025	OCC_226	slcpcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	14/Jan/2025	09:00	14/Jan/2025	17:00		PLANNED	Requested	
1219	RQ202009	OCC_226	slcpcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	02/Jan/2025	09:00	02/Jan/2025	17:00		PLANNED	Requested	
1220	RQ202792	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-KATHUA(JK) (PG) CKT-1		D	For AMP of Line Equipments	22/Jan/2025	09:30	22/Jan/2025	17:00	Kindly approve.	PLANNED	Requested	
1221	RQ202791	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-MAHANPUR(PDD) (PG) CKT-1		D	For AMP of Line Equipments	20/Jan/2025	09:30	20/Jan/2025	17:00	Kindly approve.	PLANNED	Requested	
1222	RQ202812	OCC_226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV KATHUA(JK)-MAHANPUR(JK) (PG) CKT-1		D	For AMP of Line Equipments	11/Jan/2025	09:00	11/Jan/2025	18:00	Kindly approve.	PLANNED	Requested	
1223	RQ202121	OCC_226	slcjk_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HIRANAGAR(PDD)-SEWA_2(NH) (PG) CKT-2	POWERGRID	C	Preventive Maintenance	05/Jan/2025	07:00	05/Jan/2025	13:00		PLANNED	Requested	
1224	RQ202120	OCC_226	slcjk_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HIRANAGAR(PDD)-SEWA_2(NH) (PG) CKT-1	POWERGRID	C	Preventive Maintenance	05/Jan/2025	07:00	05/Jan/2025	13:00		PLANNED	Requested	
1225	RQ203086	OCC_226	cpcc3_sd	BUS	132 KV PITHORAGARH(PG) - BUS 1	POWERGRID	D	Retrofit of 132 KV Bus Bar Protection Panel	10/Jan/2025	09:00	10/Jan/2025	17:30		PLANNED	Requested	
1226	RQ202665	OCC_226	cpcc1_sd	BR/BSR/MSC/M SR	25 MVAR BUS REACTOR NO 1 AT 220 KV MANDOLA(PG)	POWERGRID	D	For AMP work	07/Jan/2025	08:00	07/Jan/2025	18:00		PLANNED	Requested	
1227	RQ202711	OCC_226	cpcc1_sd	BAY	209 MAIN BAY - 220 KV BHIWADI(PG)-REWARI(HV) (HVPNL) CKT-2 (POWERGRID) AT 220 KV BHIWADI(PG)	POWERGRID	C	Mechanism overhauling work	26/Jan/2025	08:00	31/Jan/2025	18:00		PLANNED	Requested	
1228	RQ202984	OCC_226	cpcc3_sd	BAY	210 MAIN BAY - 220 KV KANPUR(PG)-MAINPURI(UP) (PG) CKT-1 (POWERGRID) AT 220 KV KANPUR(PG)	POWERGRID	C	For pneumatic drive overhauling of circuit breaker-ABB make. During s/d line shall remain charged from TBC Bay	16/Jan/2025	08:00	18/Jan/2025	18:00		PLANNED	Requested	
1229	RQ203456	OCC_226	cpcc3_sd	BAY	213 MAIN BAY - 220 KV KANPUR(PG)-KANPURNABASTA(UP) (PG) CKT-1 (POWERGRID) AT 220 KV KANPUR(PG)	POWERGRID	C	For pneumatic drive overhauling of circuit breaker-ABB make. During s/d line shall remain charged from TBC Bay	16/Jan/2025	08:00	18/Jan/2025	18:00		PLANNED	Requested	
1230	RQ203215	OCC_226	cpcc1_sd	BAY	204 BUS COUPLER BAY - 220KV BUS 1 AT BAGHPAT(PG) (POWERGRID) AND 220KV BUS 2 AT BAGHPAT(PG) AT 220 KV BAGHPAT(PG) (POWERGRID)	POWERGRID	C	Rectification of P.D defect in 220kv Main Bus-1	15/Jan/2025	15:00	18/Jan/2025	23:00		PLANNED	Requested	
1231	RQ202960	OCC_226	cpcc3_sd	FILTER BANK	400 KV 70 MVAR Filter Bank No Z3-Sub Filter Z.33 at Rihand(PG)	POWERGRID	D	Breaker Timing, DCRM, CRM, Alarm/Lockout checking, TanD measurement of 245KV Unbalance CT, Measurement of Resistor Ohmic Value & Capacitance of Capacitor bank. Cleaning/TB Tightening of MB, De-weeding inside fencing area.	29/Jan/2025	08:00	29/Jan/2025	19:00		PLANNED	Requested	
1232	RQ202962	OCC_226	cpcc3_sd	FILTER BANK	400 KV 40 MVAR Filter Bank No Z3-Sub Filter Z.32 at Rihand(PG)	POWERGRID	D	Breaker Timing, DCRM, CRM, Alarm/Lockout checking, TanD measurement of 245KV Unbalance CT, Measurement of Resistor Ohmic Value & Capacitance of Capacitor bank. Cleaning/TB Tightening of MB, De-weeding inside fencing area.	28/Jan/2025	08:00	28/Jan/2025	19:00		PLANNED	Requested	

1233	RQ202959	OCC_226	cpcc3_sd	FILTER BANK	400 KV 120 MVAR Filter Bank No Z3-Sub Filter Z.31 at Rihand(PG)	POWERGRID	D	Breaker Timing, DCRM, CRM, Alarm/Lockout checking, TanD measurement of 245KV Unbalance CT, Measurement of Resistor Ohmic Value & Capacitance of Capacitor bank. Cleaning/TB Tightening of MB, De-weeding inside fencing area.	27/Jan/2025	08:00	27/Jan/2025	19:00			PLANNED	Requested	
1234	RQ202958	OCC_226	cpcc3_sd	FILTER BANK	400 KV 70 MVAR Filter Bank No Z2-Sub Filter Z.23 at Rihand(PG)	POWERGRID	D	Breaker Timing, DCRM, CRM, Alarm/Lockout checking, TanD measurement of 245KV Unbalance CT, Measurement of Resistor Ohmic Value & Capacitance of Capacitor bank. Cleaning/TB Tightening of MB, De-weeding inside fencing area.	25/Jan/2025	08:00	25/Jan/2025	19:00			PLANNED	Requested	
1235	RQ202723	OCC_226	cpcc1_sd	SVC/STATCOM	SVC No 1(-300/+400MVAR) at 400 KV Kankroli(PG)	POWERGRID	D	For deweeding of MV Yard	24/Jan/2025	08:00	24/Jan/2025	18:00			PLANNED	Requested	
1236	RQ202956	OCC_226	cpcc3_sd	FILTER BANK	400 KV 40 MVAR Filter Bank No Z2-Sub Filter Z.22 at Rihand(PG)	POWERGRID	D	Breaker Timing, DCRM, CRM, Alarm/Lockout checking, TanD measurement of 245KV Unbalance CT, Measurement of Resistor Ohmic Value & Capacitance of Capacitor bank. Cleaning/TB Tightening of MB, De-weeding inside fencing area.	24/Jan/2025	08:00	24/Jan/2025	19:00			PLANNED	Requested	
1237	RQ202955	OCC_226	cpcc3_sd	FILTER BANK	400 KV 120 MVAR Filter Bank No Z2-Sub Filter Z.21 at Rihand(PG)	POWERGRID	D	Breaker Timing, DCRM, CRM, Alarm/Lockout checking, TanD measurement of 245KV Unbalance CT, Measurement of Resistor Ohmic Value & Capacitance of Capacitor bank. Cleaning/TB Tightening of MB, De-weeding inside fencing area.	23/Jan/2025	08:00	23/Jan/2025	19:00			PLANNED	Requested	
1238	RQ202937	OCC_226	cpcc3_sd	FILTER BANK	400 KV 70 MVAR Filter Bank No Z1-Sub Filter Z.13 at Rihand(PG)	POWERGRID	D	Breaker Timing, DCRM, CRM, Alarm/Lockout checking, TanD measurement of 245KV Unbalance CT, Measurement of Resistor Ohmic Value & Capacitance of Capacitor bank. Cleaning/TB Tightening of MB, De-weeding inside fencing area.	22/Jan/2025	08:00	22/Jan/2025	19:00			PLANNED	Requested	
1239	RQ202843	OCC_226	cpcc3_sd	SVC/STATCOM	SVC No 1(-400/+600MVAR) at 400 KV Ludhiana(PG)	POWERGRID	D	For AMP work	21/Jan/2025	09:00	21/Jan/2025	18:00	kindly approve		PLANNED	Requested	
1240	RQ202946	OCC_226	cpcc3_sd	FILTER BANK	400 KV 40 MVAR Filter Bank No Z1-Sub Filter Z.12 at Rihand(PG)	POWERGRID	D	Breaker Timing, DCRM, CRM, Alarm/Lockout checking, TanD measurement of 245KV Unbalance CT, Measurement of Resistor Ohmic Value & Capacitance of Capacitor bank. Cleaning/TB Tightening of MB, De-weeding inside fencing area.	21/Jan/2025	08:00	21/Jan/2025	19:00			PLANNED	Requested	
1241	RQ202942	OCC_226	cpcc3_sd	FILTER BANK	400 KV 120 MVAR Filter Bank No Z1-Sub Filter Z.11 at Rihand(PG)	POWERGRID	D	Breaker Timing, DCRM, CRM, Alarm/Lockout checking, TanD measurement of 245KV Unbalance CT, Measurement of Resistor Ohmic Value & Capacitance of Capacitor bank. Cleaning/TB Tightening of MB, De-weeding inside fencing area.	20/Jan/2025	08:00	20/Jan/2025	18:00			PLANNED	Requested	
1242	RQ203441	OCC_226	cpcc3_sd	FSC	FSC(40%) OF 400 KV BALIA-SOHAWAL (PG) CKT-1 AT SOHAWAL(PG)	POWERGRID	D	AMP Work	15/Jan/2025	09:00	15/Jan/2025	18:00			PLANNED	Requested	
1243	RQ203440	OCC_226	cpcc3_sd	FSC	FSC(40%) OF 400 KV BALIA-SOHAWAL (PG) CKT-2 AT SOHAWAL(PG)	POWERGRID	D	AMP Work	14/Jan/2025	09:00	14/Jan/2025	18:00			PLANNED	Requested	
1244	RQ203380	OCC_226	cpcc3_sd	HVDC POLE	205 KV SASARAM(PG) POLE-2	POWERGRID	C	RTU UPGRADATION WORK BY ER-1	21/Jan/2025	08:00	22/Jan/2025	18:00			PLANNED	Requested	
1245	RQ203381	OCC_226	cpcc3_sd	HVDC POLE	205 KV SASARAM(PG) POLE-1	POWERGRID	C	RTU UPGRADATION WORK BY ER-1	21/Jan/2025	08:00	22/Jan/2025	18:00			PLANNED	Requested	