



सत्यमेव जयते

भारत सरकार

Government of India

विद्युत मंत्रालय

Ministry of Power

उत्तर क्षेत्रीय विद्युत समिति

Northern Regional Power Committee

सं.:उ.क्षे.वि.स./प्रचालन/106/01/2025/4-45

दिनांक: 17.01.2025

विषय: उत्तर क्षेत्रीय विद्युत समिति की प्रचालन समन्वय उप- समिति की 227वीं बैठक में स्वीकृत आऊटेज कार्यक्रम की सूची।

Subject: Outage programme approved in the 227th OCC Meeting.

विद्युत् उत्पादन कंपनियों व पारेषण लाइसेंस धारकों द्वारा उत्पादन इकाइयों व पारेषण तंत्र के प्रस्तावित आऊटेज कार्यक्रमों को दिनांक 16.01.2025 में आयोजित प्रचालन समन्वय उप- समिति की 227 वीं बैठक में चर्चा करने के पश्चात आऊटेज कार्यक्रम की स्वीकृत सूची को उत्तर क्षेत्रीय विद्युत समिति के वेब पोर्टल पर उपलब्ध किया गया है। सभी आऊटेज कार्यक्रम संभावित हैं एवं वास्तविक काल में ग्रिड की स्थिति के अनुरूप प्रभावी होंगे। किसी प्रकार की त्रुटि होने पर दो कार्य दिवसों के भीतर हमें सूचित करने का कष्ट करें।

The outage programme of Generating Units and Transmission Lines proposed by Generating Companies and Transmission Licensees were discussed in the 227th OCC meeting held on 16.01.2025 and the approved list of outages program has been uploaded on NRPC web portal. All outage programmes are approved tentatively subject to real time grid conditions. Discrepancy, if any may kindly be intimated within two working days.

(डी. के. मीना)

अधीक्षण अभियंता (प्रचालन)

सेवा में,

प्रचालन समन्वय उप- समिति के सभी सदस्य।

APPROVED OUTAGE PROGRAM OF 227th OCC

Sr No	Reference Number	OCC Number	Name of Requesting Agency	Element Type	Element Name	Owner	Daily/Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	Request Type	Shutdown Status	Approved From Date	Approved From Time	Approved To Date	Approved To Time	OCC Remarks
1	RQ206328	OCC_227	ntpcncr_sd	GENERATING UNIT	88.71 MW ANTA GPS - UNIT 1	NTPC	C	WHRB-1 LICENSE RENEWAL	21/Feb/2025	00:00	23/Feb/2025	23:59	Outage	PLANNED	Approved	21-Feb-25	00:00	23-Feb-25	23:59	May be allowed
2	RQ206329	OCC_227	ntpcncr_sd	GENERATING UNIT	88.71 MW ANTA GPS - UNIT 3	NTPC	C	WHRB-3 LICENSE RENEWAL	21/Feb/2025	00:00	23/Feb/2025	23:59	OUTAGE	PLANNED	Approved	24-Feb-25	00:00	26-Feb-25	23:59	May be allowed
3	RQ205562	OCC_227	ntpcos_sd	GENERATING UNIT	500 MW RIHAND-III STPS - UNIT 2	NTPC	C	OH of Boiler+Boiler RLA+LPT with NFT & MPI+Gen+TG Bearings and Valves	07/Feb/2025	00:00	13/Mar/2025	23:59	boiler license expriing on 12.02.25	PLANNED	Approved	07-Feb-25	00:00	13-Mar-25	23:59	May be allowed
4	RQ206746	OCC_227	ntpcos_sd	GENERATING UNIT	210 MW DADRI-TPS - UNIT 4	NTPC	C	Boiler & Turbine Overhauling	05/Feb/2025	00:00	02/Mar/2025	23:59		PLANNED	Approved	05-Feb-25	00:00	02-Mar-25	23:59	May be allowed
5	RQ205564	OCC_227	ntpcos_sd	GENERATING UNIT	200 MW KOLDAM HPS - UNIT 4	NTPC	C	Annual Inspection and Overhaul (OH) for Units 1 and 4 of Koldam Hydro Power Station	26/Feb/2025	00:00	09/Mar/2025	23:59		PLANNED	Approved	26-Feb-25	00:00	09-Mar-25	23:59	May be allowed
6	RQ205563	OCC_227	ntpcos_sd	GENERATING UNIT	200 MW KOLDAM HPS - UNIT 1	NTPC	C	Annual Inspection and Overhaul (OH) for Units 1 and 4 of Koldam Hydro Power Station	10/Feb/2025	00:00	21/Feb/2025	23:59		PLANNED	Approved	10-Feb-25	00:00	21-Feb-25	23:59	May be allowed
7	RQ206748	OCC_227	ntpcos_sd	GENERATING UNIT	130.19 MW DADRI GPS - UNIT 4	NTPC	C	for Boiler License Renewal	27/Feb/2025	00:00	28/Feb/2025	23:59		PLANNED	Approved	27-Feb-25	00:00	28-Feb-25	23:59	May be allowed
8	RQ206747	OCC_227	ntpcos_sd	GENERATING UNIT	130.19 MW DADRI GPS - UNIT 2	NTPC	C	for Boiler License Renewal	25/Feb/2025	00:00	26/Feb/2025	23:59		PLANNED	Approved	25-Feb-25	00:00	26-Feb-25	23:59	May be allowed
9	RQ206400	OCC_227	rampur_sd	GENERATING UNIT	68.67 MW RAMPUR HEP - UNIT 5	SJVNL	C	Annual Planned Maintenance of PGV# 03 of 68.67 MW RAMPUR HPS. The Unit#05 and Unit#06 will remain under shutdown simultaneously for the same period due to the maintenance of PGV#3.	28/Feb/2025	00:00	03/Mar/2025	18:00	Annual Planned Maintenance	PLANNED	Approved	28-Feb-25	00:00	01-Mar-25	18:00	May be allowed / PGV#3 shutdown duration may be curtailed (Simultaneous shutdown of Unit 5 & 6)
10	RQ206397	OCC_227	rampur_sd	GENERATING UNIT	68.67 MW RAMPUR HEP - UNIT 6	SJVNL	C	Annual Planned Maintenance of 68.67MW Generating Unit#06 of Rampur HPS.	21/Feb/2025	00:00	02/Mar/2025	18:00	Annual Planned Maintenance	PLANNED	Approved	21-Feb-25	00:00	02-Mar-25	18:00	
11	RQ206396	OCC_227	rampur_sd	GENERATING UNIT	68.67 MW RAMPUR HEP - UNIT 4	SJVNL	C	Annual Planned Maintenance of 68.67MW Generating Unit#04 of Rampur HPS.	10/Feb/2025	00:00	19/Feb/2025	18:00	Annual Planned Maintenance	PLANNED	Approved	10-Feb-25	00:00	19-Feb-25	18:00	
12	RQ206392	OCC_227	rampur_sd	GENERATING UNIT	68.67 MW RAMPUR HEP - UNIT 4	SJVNL	C	Annual Planned Maintenance of PGV# 02 of 68.67 MW RAMPUR HPS. The Unit#03 and Unit#04 will remain under shutdown simultaneously for the same period due to the maintenance of PGV#2.	05/Feb/2025	00:00	08/Feb/2025	18:00	Annual Planned Maintenance	PLANNED	Approved	05-Feb-25	00:00	07-Feb-25	18:00	unit number & shutdown dates may be checked / PGV#2 shutdown duration may be curtailed (Simultaneous shutdown of Unit 3 & 4)

13	RQ205630	OCC_227	jhakri_sd	GENERATING UNIT	250 MW NATHPA-JHAKRI HPS - UNIT 2	SJVNL	C	Annual Planned Maintenance of BFV # 01 of 1500MW NJHPS. For this The Unit#01 and Unit#02 will remain under shutdown simultaneously for the same period due to the maintenance of BFV#01.	28/Feb/2025	00:00	02/Mar/2025	18:00	Annual Planned Maintenance of Butterfly Valve#01.	PLANNED	Approved	28-Feb-25	00:00	01-Mar-25	18:00	May be allowed / BFV#1 shutdown duration may be curtailed (Simultaneous shutdown of Unit 1 & 2)
14	RQ205629	OCC_227	jhakri_sd	GENERATING UNIT	250 MW NATHPA-JHAKRI HPS - UNIT 1	SJVNL	C	Annual Planned Maintenance of 250MW Generating Unit#01 of 1500MW Nathpa Jhakri HPS.	21/Feb/2025	00:00	02/Mar/2025	18:00	APM of Unit#01.	PLANNED	Approved	21-Feb-25	00:00	02-Mar-25	18:00	May be allowed
15	RQ205632	OCC_227	jhakri_sd	GENERATING UNIT	250 MW NATHPA-JHAKRI HPS - UNIT 6	SJVNL	C	Annual Planned Maintenance of 250MW Generating Unit#06 and Retrofitting of 400KV GT Circuit Breaker of U#06 in GIS System of 1500MW Nathpa Jhakri HPS.	10/Feb/2025	00:00	19/Feb/2025	18:00	APM & Retrofitting of 400KV GT Ckt. Breaker of Unit#06.	PLANNED	Approved	10-Feb-25	00:00	19-Feb-25	18:00	May be allowed
16	RQ205631	OCC_227	jhakri_sd	GENERATING UNIT	250 MW NATHPA-JHAKRI HPS - UNIT 6	SJVNL	C	Annual Planned Maintenance of BFV # 03 of 1500MW NJHPS. For this The Unit#05 and Unit#06 will remain under shutdown simultaneously for the same period due to the maintenance of BFV#03.	06/Feb/2025	00:00	08/Feb/2025	18:00	Annual Planned Maintenance of Butterfly Valve#03.	PLANNED	Approved	06-Feb-25	00:00	07-Feb-25	18:00	unit number & shutdown dates may be checked / BFV#3 shutdown duration may be curtailed (Simultaneous shutdown of Unit 5 & 6)
17	RQ206686	OCC_227	jhajjar_sd	GENERATING UNIT	500 MW ISTPP (JHAJJAR) - UNIT 3	APCPL	C	Boiler Licence Renewal	20/Feb/2025	00:00	26/Feb/2025	23:59		PLANNED	Approved	20-Feb-25	00:00	22-Feb-25	23:59	
18	RQ206682	OCC_227	jhajjar_sd	GENERATING UNIT	500 MW ISTPP (JHAJJAR) - UNIT 1	APCPL	C	Annual Overhauling	01/Feb/2025	00:00	17/Mar/2025	23:59		PLANNED	Approved	01-Feb-25	00:00	17-Mar-25	23:59	Consent of Delhi & Haryana required
19	RQ205635	OCC_227	karcham_sd	GENERATING UNIT	250 MW KARCHAM WANGTOO HPS - UNIT 2	JSW	C	Annual Maintenance of Unit-02	11/Feb/2025	00:00	25/Feb/2025	23:59	Annual Maintenance of Unit-02	PLANNED	Approved	11-Feb-25	00:00	25-Feb-25	23:59	
20	RQ205570	OCC_227	rappc_sd	GENERATING UNIT	220 MW RAPS-C - UNIT 1	NPCIL	C	Biennial Unit Shut Down for Regulatory inspection and Unit shut down activities	16/Feb/2025	23:50	26/Mar/2025	23:59	Shut down is approved in LGBR also	PLANNED	Approved	16-Feb-25	23:50	26-Mar-25	23:59	
21	RQ205908	OCC_227	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-2	POWER GRID	D	For installation of updated version of HVDC Control & Protection software	18/Feb/2025	08:00	18/Feb/2025	18:00	Simultaneous shutdown of all 4 poles	PLANNED	Approved	18-Feb-25	08:00	18-Feb-25	18:00	In outage of all 4 poles, ATC/TTC in NR import will be curtailed by 5800MW. May be availed in early Febuary. Subjected to WRPC Approval.
22	RQ205907	OCC_227	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-1	POWER GRID	D	For installation of updated version of HVDC Control & Protection software	18/Feb/2025	08:00	18/Feb/2025	18:00	Simultaneous shutdown of all 4 poles	PLANNED	Approved	18-Feb-25	08:00	18-Feb-25	18:00	In outage of all 4 poles, ATC/TTC in NR import will be curtailed by 5800MW. May be availed in early Febuary. Subjected to WRPC Approval.

23	RQ205909	OCC_227	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-3	POWER GRID	D	For installation of updated version of HVDC Control & Protection software	18/Feb/2025	08:00	18/Feb/2025	18:00	Simultaneous shutdown of all 4 poles	PLANNED	Approved	18-Feb-25	08:00	18-Feb-25	18:00	In outage of all 4 poles, ATC/TTC in NR import will be curtailed by 5800MW. May be availed in early Febuary. Subjected to WRPC Approval.
24	RQ205910	OCC_227	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-4	POWER GRID	D	For installation of updated version of HVDC Control & Protection software	18/Feb/2025	08:00	18/Feb/2025	18:00	Simultaneous shutdown of all 4 poles	PLANNED	Approved	18-Feb-25	08:00	18-Feb-25	18:00	In outage of all 4 poles, ATC/TTC in NR import will be curtailed by 5800MW. May be availed in early Febuary. Subjected to WRPC Approval.
25	RQ206949	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHPUR-SASARAM (PG) CKT-1	POWER GRID	D	Insulator cleaning works	26/Feb/2025	08:00	26/Feb/2025	18:00	NRPC and NLDC is requested to kindly send this request to ERPC for approval as discussed in OCC-226	PLANNED	Approved	26-Feb-25	08:00	26-Feb-25	18:00	Subjected to ERPC Approval.
26	RQ206951	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-2	POWER GRID	D	Insulator cleaning works	07/Feb/2025	08:00	08/Feb/2025	18:00	NRPC and NLDC is requested to kindly send this request to ERPC for approval as discussed in OCC-226	PLANNED	Approved	07-Feb-25	08:00	08-Feb-25	18:00	Subjected to ERPC Approval.
27	RQ206950	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BALIA-GAYA (PG) CKT-1	POWER GRID	D	Insulator cleaning works	03/Feb/2025	08:00	05/Feb/2025	18:00	NRPC and NLDC is requested to kindly send this request to ERPC for approval as discussed in OCC-226	PLANNED	Approved	03-Feb-25	08:00	05-Feb-25	18:00	Subjected to ERPC Approval.
28	RQ206957	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-1	POWER GRID	D	Installation of pilot insulator at tower no. 249 & 251	01/Feb/2025	09:00	01/Feb/2025	18:00	NRPC and NLDC is requested to kindly send this request to WRPC for approval as discussed in OCC-226	PLANNED	Approved	01-Feb-25	09:00	01-Feb-25	18:00	ATC/TTC will be curtailed by 1150MW in NR import.
29	RQ206034	OCC_227	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 2		D	For erection & Commissioning work of bay extension of 400kV/220kV ICT 10 Dia at Fatehgarh 2 RS INFRA	21/Feb/2025	17:00	24/Feb/2025	23:00		PLANNED	Approved	21-Feb-25	19:00	24-Feb-25	23:00	May be given from 1900 Hrs
30	RQ206033	OCC_227	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 1		D	For erection & Commissioning work of bay extension of 400kV/220kV ICT 10 Dia at Fatehgarh 2 RS INFRA	17/Feb/2025	17:00	20/Feb/2025	23:00		PLANNED	Approved	17-Feb-25	19:00	20-Feb-25	23:00	May be given from 1900 Hrs
31	RQ206850	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VINDHYACHAL(PG)-VINDHYACHAL(N T) (PG) CKT-2	POWER GRID	C	AMP Work	19/Feb/2025	09:00	22/Feb/2025	18:00		PLANNED	Approved	19-Feb-25	09:00	22-Feb-25	18:00	

32	RQ206954	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MOTIHARI(BS) (PG) CKT-2	POWER GRID	D	Insulator cleaning works	13/Feb/2025	09:00	13/Feb/2025	18:00	NRPC and NLDC is requested to kindly send this request to ERPC for approval as discussed in OCC-226NRPC and NLDC is requested to kindly send this request to ERPC for approval as discussed in OCC-226	PLANNED	Approved	13-Feb-25	09:00	13-Feb-25	18:00	Subjected to ERPC Approval.
33	RQ206953	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MOTIHARI(BS) (PG) CKT-1	POWER GRID	D	Insulator cleaning works	12/Feb/2025	09:00	12/Feb/2025	18:00	NRPC and NLDC is requested to kindly send this request to ERPC for approval as discussed in OCC-226	PLANNED	Approved	12-Feb-25	09:00	12-Feb-25	18:00	Subjected to ERPC Approval.
34	RQ206847	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-2	POWER GRID	C	For Replacement of 03 no.s LA at Vindhychal End under Add Cap 2019-24	06/Feb/2025	09:00	07/Feb/2025	13:00		PLANNED	Approved	06-Feb-25	09:00	07-Feb-25	13:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC consent
35	RQ206955	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-SASARAM (PG) CKT-1	POWER GRID	D	Insulator cleaning works	06/Feb/2025	07:00	06/Feb/2025	18:00		PLANNED	Approved	06-Feb-25	07:00	06-Feb-25	18:00	
36	RQ206956	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-SASARAM (PG) CKT-1	POWER GRID	D	Insulator cleaning works	05/Feb/2025	07:00	05/Feb/2025	18:00		PLANNED	Approved	05-Feb-25	07:00	05-Feb-25	18:00	
37	RQ206849	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-1	POWER GRID	C	For Replacement of 03 no.s LA at Vindhychal End under Add Cap 2019-24	03/Feb/2025	09:00	04/Feb/2025	13:00		PLANNED	Approved	03-Feb-25	09:00	04-Feb-25	13:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC consent
38	RQ206952	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-1	POWER GRID	D	Insulator cleaning works	01/Feb/2025	08:00	01/Feb/2025	18:00	NRPC and NLDC is requested to kindly send this request to ERPC for approval as discussed in OCC-226	PLANNED	Approved	01-Feb-25	08:00	01-Feb-25	18:00	Subjected to ERPC Approval.
39	RQ206974	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MUZAFFARPUR(PG) (POWERLINK) CKT-1	POWERLINK	D	required for GIS Bay extension work -GIB Erection work	06/Feb/2025	09:00	08/Feb/2025	20:00	NRPC and NLDC is requested to kindly send this request to ERPC for approval as discussed in OCC-226	PLANNED	Approved	06-Feb-25	09:00	08-Feb-25	20:00	Subjected to ERPC Approval.

40	RQ206975	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MUZAFFARPUR(PG) (POWERLINK) CKT-2	POWERLINK	D	AMP of Line bay	03/Feb/2025	09:00	03/Feb/2025	17:00	NRPC and NLDC is requested to kindly send this to ERPC for approval	PLANNED	Approved	03-Feb-25	09:00	03-Feb-25	17:00	Subjected to ERPC Approval.
41	RQ206032	OCC_227	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 8		D	FOR AMP WORK	21/Feb/2025	17:00	22/Feb/2025	23:00		PLANNED	Approved	21-Feb-25	19:00	22-Feb-25	23:00	May be given from 1900 Hrs
42	RQ206031	OCC_227	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 7		D	FOR AMP WORK	19/Feb/2025	17:00	20/Feb/2025	23:00		PLANNED	Approved	19-Feb-25	19:00	20-Feb-25	23:00	May be given from 1900 Hrs
43	RQ206030	OCC_227	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 6		D	FOR AMP WORK	17/Feb/2025	17:00	18/Feb/2025	23:00		PLANNED	Approved	17-Feb-25	19:00	18-Feb-25	23:00	May be given from 1900 Hrs
44	RQ206029	OCC_227	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 5		D	FOR AMP WORK	15/Feb/2025	17:00	16/Feb/2025	23:00		PLANNED	Approved	15-Feb-25	19:00	16-Feb-25	23:00	May be given from 1900 Hrs
45	RQ206028	OCC_227	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 4		D	FOR AMP WORK	13/Feb/2025	17:00	14/Feb/2025	23:00		PLANNED	Approved	13-Feb-25	19:00	14-Feb-25	23:00	May be given from 1900 Hrs
46	RQ206027	OCC_227	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 3		D	FOR AMP WORK	09/Feb/2025	17:00	10/Feb/2025	23:00		PLANNED	Approved	09-Feb-25	19:00	10-Feb-25	23:00	May be given from 1900 Hrs
47	RQ206026	OCC_227	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 2		D	For erection & Commissioning work of bay extension of 400kv/220kv ICT 10 Dia at Fatehgarh 2 RS INFRA	05/Feb/2025	17:00	08/Feb/2025	23:00		PLANNED	Approved	05-Feb-25	19:00	08-Feb-25	23:00	May be given from 1900 Hrs
48	RQ206025	OCC_227	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 1		D	For erection & Commissioning work of bay extension of 400kv/220kv ICT 10 Dia at Fatehgarh 2 RS INFRA	01/Feb/2025	17:00	04/Feb/2025	23:00		PLANNED	Approved	01-Feb-25	19:00	04-Feb-25	23:00	May be given from 1900 Hrs
49	RQ206464	OCC_227	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MODAK(RS)-BHANPURA(MP) (MPSEB) CKT-1	MPSEB	D	For Half yearly maintenance & testing work	21/Feb/2025	08:00	21/Feb/2025	18:00		PLANNED	Approved	21-Feb-25	08:00	21-Feb-25	18:00	
50	RQ206683	OCC_227	sldcup_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SAHUPURI(UP)-KARAMNASHA(BS) (UP) CKT-1	UPPTCL	C	for LILO of line at 132KV Chandauli	01/Feb/2025	08:00	06/Feb/2025	18:00	Shutdown is required in last week of January 2025	PLANNED	Approved	01-Feb-25	08:00	06-Feb-25	18:00	Subjected to ERPC Approval.
51	RQ206038	OCC_227	cpcc1_sd	BUS	765 KV FATEHGARH_II(PG) - BUS 2		D	FOR AMP WORK	27/Feb/2025	17:00	28/Feb/2025	23:00		PLANNED	Approved	27-Feb-25	17:00	28-Feb-25	23:00	
52	RQ206037	OCC_227	cpcc1_sd	BUS	765 KV FATEHGARH_II(PG) - BUS 1		D	FOR AMP WORK	25/Feb/2025	17:00	26/Feb/2025	23:00		PLANNED	Approved	25-Feb-25	17:00	26-Feb-25	23:00	
53	RQ206036	OCC_227	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 4		D	FOR AMP WORK	23/Feb/2025	17:00	24/Feb/2025	23:00		PLANNED	Approved	23-Feb-25	17:00	24-Feb-25	23:00	
54	RQ206035	OCC_227	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 3		D	FOR AMP WORK	21/Feb/2025	17:00	22/Feb/2025	23:00		PLANNED	Approved	21-Feb-25	17:00	22-Feb-25	23:00	
55	RQ206345	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-2	PKTSL	D	FOR AMP WORK & defect rectification work	28/Feb/2025	08:00	28/Feb/2025	18:00		PLANNED	Approved	28-Feb-25	15:00	28-Feb-25	23:00	Shutdown may be aviled from 15:00hrs.
56	RQ206344	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1	PKTSL	D	FOR AMP WORK & defect rectification work	27/Feb/2025	08:00	27/Feb/2025	18:00		PLANNED	Approved	27-Feb-25	15:00	27-Feb-25	23:00	Shutdown may be aviled from 15:00hrs.

57	RQ205611	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANPARA_C(LAN)-UNNAO(UP) (UP) CKT-1	UPPTCL	C	Planned outage for PLC of 765 kv S/C Mainpuri-Unnao T/L of SEUPPTCL	26/Feb/2025	08:00	28/Feb/2025	18:00	Request for Non auto mode for Hotline crossing on Daily basis	PLANNED	Approved	26-Feb-25	08:00	28-Feb-25	18:00		
58	RQ205612	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV OBRA_C_TPS-UNNAO (UP) CKT-1	UPPTCL	C	Planned outage for PLC of 765 kv S/C Mainpuri-Unnao T/L of SEUPPTCL	22/Feb/2025	08:00	25/Feb/2025	18:00	Request for Non auto mode for Hotline crossing on Daily basis	PLANNED	Approved	22-Feb-25	08:00	25-Feb-25	18:00		
59	RQ205576	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-2	UPPTCL	D	* For Tightening of Jumper Cone Bolts and C.C Ring Bolts and Fixing of >X Broken Conductor Spacers.	17/Feb/2025	08:00	18/Feb/2025	17:00		PLANNED	Conditionally Approved	17-Feb-25	08:00	18-Feb-25	17:00	To be clubbed with unit outage or generation shall be retriectrd to 1400 MW	
60	RQ205575	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-1	UPPTCL	D	* For Tightening of Jumper Cone Bolts and C.C Ring Bolts and Fixing of >X Broken Conductor Spacers.	15/Feb/2025	08:00	16/Feb/2025	17:00		PLANNED	Conditionally Approved	15-Feb-25	08:00	16-Feb-25	17:00	To be clubbed with unit outage or generation shall be retriectrd to 1400 MW	
61	RQ205602	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-JAWAHARPUR_TPS (UP)	UPPTCL	C	As requested by TTL, Arrange shutdown of 765 KV Gr Noida Jawaharpur TPS(JTPS) Line for construction of LILO Line of 400 KV Shami Aligarh at THDC Khurja/ for stringing of OPGW cable between tower no. T1, T2, T3 &T4 via 765 KV Tower peak - reg.	05/Feb/2025	09:00	05/Feb/2025	15:00		PLANNED	Approved	05-Feb-25	09:00	05-Feb-25	15:00		
62	RQ205836	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-2		D	For scheme checking work	24/Feb/2025	08:00	24/Feb/2025	18:00		PLANNED	Rejected						Line is not yet commisioned
63	RQ205835	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-1		D	For scheme checking work	23/Feb/2025	08:00	23/Feb/2025	18:00		PLANNED	Rejected						Line is not yet commisioned
64	RQ205691	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-2		D	For Line bay AMP works	21/Feb/2025	17:00	22/Feb/2025	23:00		PLANNED	Approved	21-Feb-25	17:00	22-Feb-25	23:00		
65	RQ205714	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-2		D	for shut down releated work in line by Chittorgarh & Kankroli & For AMP work by Ajmer	21/Feb/2025	08:00	21/Feb/2025	18:00	Non Auto of 765KV Ajmer-Chittor CK1	PLANNED	Approved	21-Feb-25	15:00	21-Feb-25	23:00	Shutdown may be aviled from 15:00hrs.	
66	RQ206576	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-MEERUT (PG) CKT-1		D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	20/Feb/2025	08:00	20/Feb/2025	18:00	Kindly approve.	PLANNED	Approved	20-Feb-25	08:00	20-Feb-25	18:00		
67	RQ205819	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-2		D	Stringing of 765 kv D/C Khetri-Narela TL	20/Feb/2025	08:00	28/Feb/2025	19:00	Stringing of 765 kv D/C Khetri-Narela TL	PLANNED	Approved	20-Feb-25	15:00	28-Feb-25	23:00	Shutdown may be aviled from 15:00hrs.	

68	RQ205818	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1		D	Stringing of 765 kV D/C Khetri-Narela TL	20/Feb/2025	08:00	28/Feb/2025	19:00	Stringing of 765 kV D/C Khetri-Narela TL	PLANNED	Approved	20-Feb-25	15:00	28-Feb-25	23:00	Shutdown may be aviled from 15:00hrs.
69	RQ205786	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1		D	For OPGW replacement works from TN-623 to TN 625 (for Joint Box Creation at TN-625)	20/Feb/2025	08:00	21/Feb/2025	18:00	Non-auto required for OPGW replacement works from TN-623 to TN 625 (for Joint Box Creation at TN-625)	PLANNED	Approved	20-Feb-25	15:00	21-Feb-25	23:00	Shutdown may be aviled from 15:00hrs.
70	RQ205787	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2		D	For OPGW replacement works from TN-623 to TN 625 (for Joint Box Creation at TN-625)	20/Feb/2025	08:00	21/Feb/2025	18:00	Non-auto required for OPGW replacement works from TN-623 to TN 625 (for Joint Box Creation at TN-625)	PLANNED	Approved	20-Feb-25	15:00	21-Feb-25	23:00	Shutdown may be aviled from 15:00hrs.
71	RQ205713	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-1		D	for shut down releated work in line by Chittorgarh & Kankroli & For AMP work by Ajmer	20/Feb/2025	08:00	20/Feb/2025	18:00	Non Auto of 765KV Ajmer-Chittor CK2	PLANNED	Approved	20-Feb-25	15:00	20-Feb-25	23:00	Shutdown may be aviled from 15:00hrs.
72	RQ205690	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-2		D	For Line bay AMP	19/Feb/2025	17:00	20/Feb/2025	23:00		PLANNED	Approved	19-Feb-25	17:00	20-Feb-25	23:00	
73	RQ205776	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2		D	For rectification of shut down nature defects by Bhadla & AMP work by Ajmer S/S	18/Feb/2025	16:00	18/Feb/2025	21:00	For rectification of shut down nature defects by Bhadla & AMP work by Ajmer S/S	PLANNED	Approved	18-Feb-25	16:00	18-Feb-25	21:00	ATC/TTC will be curtailed by 500MW in NR Export. Subjected to WRPC Approval.
74	RQ205834	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-2		D	For scheme checking work	18/Feb/2025	08:00	18/Feb/2025	18:00		PLANNED	Approved	18-Feb-25	15:00	18-Feb-25	23:00	Shutdown may be aviled from 15:00hrs.
75	RQ205689	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1		D	For Line bay AMP	17/Feb/2025	17:00	18/Feb/2025	23:00		PLANNED	Approved	17-Feb-25	17:00	18-Feb-25	23:00	
76	RQ205833	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1		D	For scheme checking work	17/Feb/2025	08:00	17/Feb/2025	18:00		PLANNED	Approved	17-Feb-25	15:00	17-Feb-25	23:00	Shutdown may be aviled from 15:00hrs.
77	RQ205896	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT 2		D	For installation of bird diverters	15/Feb/2025	16:00	28/Feb/2025	23:00		PLANNED	Approved	15-Feb-25	16:00	28-Feb-25	23:00	ATC/TTC will be curtailed by 200MW in NR Export.
78	RQ205898	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-2		D	For installation of bird diverters	15/Feb/2025	16:00	28/Feb/2025	23:00		PLANNED	Rejected					Duplicate entry
79	RQ205900	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2		D	For installation of bird diverters	15/Feb/2025	16:00	28/Feb/2025	23:00		PLANNED	Approved	15-Feb-25	16:00	28-Feb-25	23:00	
80	RQ205704	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-BHIWANI (PG) CKT-1		D	SD NATURE DEFECTS RECTIFICATION	14/Feb/2025	08:00	14/Feb/2025	18:00		PLANNED	Approved	14-Feb-25	15:00	14-Feb-25	23:00	Shutdown may be aviled from 15:00hrs.

81	RQ205695	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2		D	for shut down releated work in line	13/Feb/2025	08:00	13/Feb/2025	18:00	CKT 1 IN NON AUTO Mode	PLANNED	Approved	13-Feb-25	15:00	13-Feb-25	23:00	Shutdown may be aviled from 15:00hrs, ATC/TTC will be curtailed by 2950MW in NR Export. Subjected to WRPC Approval.
82	RQ205718	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MEERUT-BHIWANI (PG) CKT-1		D	CC & Arcing Horn ,Ring installation Work	13/Feb/2025	08:00	14/Feb/2025	18:00	NA	PLANNED	Approved	13-Feb-25	08:00	14-Feb-25	18:00	
83	RQ205811	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2		D	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PR-1&2 retrofitment (Viat Make) 4. WTI & OTI Modification work	13/Feb/2025	08:00	17/Feb/2025	18:00	DEFECT RECTIFICATIO N WORK BY JAIPUR SOUTH TLM & 1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PR-1&2 retrofitment (Viat Make) 4. WTI & OTI Modification work. 5.Spare Reactor scheme checking works	PLANNED	Approved	13-Feb-25	15:00	17-Feb-25	23:00	ATC/TTC will be curtailed in NR Import by 450MW. Shutdown may be aviled from 15:00hrs. Subjected to WRPC Approval.
84	RQ205775	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-2		D	For rectification of shut down nature defects	12/Feb/2025	16:00	12/Feb/2025	21:00		PLANNED	Approved	12-Feb-25	16:00	12-Feb-25	21:00	
85	RQ205694	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1		D	for shut down releated work in line	12/Feb/2025	08:00	12/Feb/2025	18:00	CKT 2 IN NON AUTO MODE	PLANNED	Approved	12-Feb-25	15:00	12-Feb-25	23:00	Shutdown may be aviled from 15:00hrs, ATC/TTC will be curtailed by 2950MW in NR Export. Subjected to WRPC Approval.
86	RQ205659	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-BHIWANI (PG) CKT-1		D	Reactor & Reactor Bay AMP and Replacement of Decaan make singlr pilot Polymer insulator (at 710 &711 dropper) with double istring insulator	11/Feb/2025	08:00	11/Feb/2025	18:00	Kindly approve.	PLANNED	Approved	11-Feb-25	08:00	11-Feb-25	18:00	
87	RQ205703	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-JHATIKARA (PG) CKT-1		D	SD NATURE DEFECTS RECTIFICATION	10/Feb/2025	08:00	10/Feb/2025	18:00		PLANNED	Approved	10-Feb-25	08:00	10-Feb-25	18:00	

88	RQ205810	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1		D	Shutdown nature defects rectification by Jaipur South TLM & 1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PR-1&2 retrofitment (Viat Make) 4. WTI & OTI Modification work	10/Feb/2025	08:00	15/Feb/2025	18:00	DEFECT RECTIFICATION WORK by Jaipur South TLM 1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PR-1&2 retrofitment (Viat Make) 4. WTI & OTI Modification work 5.Spare Reactor scheme checking works	PLANNED	Approved	10-Feb-25	08:00	15-Feb-25	18:00	ATC/TTC will be curtailed in NR Import by 450MW. Subjected to WRPC Approval.
89	RQ205774	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-1		D	For rectification of shut down nature defects	07/Feb/2025	16:00	07/Feb/2025	21:00		PLANNED	Approved	07-Feb-25	16:00	07-Feb-25	21:00	
90	RQ205863	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2		D	CSD Fine Tuning of Line Reactor	06/Feb/2025	17:00	07/Feb/2025	23:00		PLANNED	Approved	06-Feb-25	17:00	07-Feb-25	23:00	
91	RQ205862	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1		D	CSD Fine Tuning of Line Reactor	04/Feb/2025	17:00	05/Feb/2025	23:00		PLANNED	Approved	04-Feb-25	17:00	05-Feb-25	23:00	
92	RQ205773	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT 2		D	For rectification of shut down nature defects	04/Feb/2025	16:00	04/Feb/2025	21:00		PLANNED	Approved	04-Feb-25	16:00	04-Feb-25	21:00	
93	RQ205702	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-ALIGARH (PG) CKT-1		D	SD NATURE DEFECTS RECTIFICATION	04/Feb/2025	08:00	06/Feb/2025	18:00		PLANNED	Approved	04-Feb-25	08:00	06-Feb-25	18:00	
94	RQ205747	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1		D	Non-auto mode for tower tightening & missing tower member fixing above waist leve	03/Feb/2025	09:00	25/Feb/2025	17:00	Non-auto mode for tower tightening & missing tower member fixing above waist leve	PLANNED	Approved	03-Feb-25	09:00	25-Feb-25	17:00	Subjected to WRPC Approval.

95	RQ205812	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1		D	.AMP works for element and bay AMP(TIMING,CRM,D CRM DEW POINT,COIL CURRENT) works . PRV-1&2 retrofitment (Viat Make). WTI & OTI Modification work	03/Feb/2025	08:00	04/Feb/2025	18:00	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP(TIMING,CRM,DCRM DEW POINT,COIL CURRENT) works . 3.PRV-1&2 retrofitment (Viat Make). 4.WTI & OTI Modification work	PLANNED	Approved	03-Feb-25	08:00	04-Feb-25	18:00	
96	RQ205895	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT 1		D	For installation of bird diverters	01/Feb/2025	16:00	14/Feb/2025	23:00		PLANNED	Approved	01-Feb-25	16:00	14-Feb-25	23:00	
97	RQ205897	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-1		D	For installation of bird diverters	01/Feb/2025	16:00	14/Feb/2025	23:00		PLANNED	Approved	01-Feb-25	16:00	14-Feb-25	23:00	
98	RQ205899	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1		D	For installation of bird diverters	01/Feb/2025	16:00	14/Feb/2025	23:00		PLANNED	Approved	01-Feb-25	16:00	14-Feb-25	23:00	ATC/TTC will be curtailed by 500MW in NR Export. Subjected to WRPC Approval.
99	RQ205772	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT 1		D	For rectification of shut down nature defects	01/Feb/2025	16:00	01/Feb/2025	21:00		PLANNED	Approved	01-Feb-25	16:00	01-Feb-25	21:00	
100	RQ205746	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1		D	At location no. 416, Nut of Suspension clamp is short and the clamp is also needs to be fixed properly, In OPGW tension clamp at location no. 418, step bolts are used instead of cotter nut bolts and in earth wire suspension clamp cotter pin is missing, OPGW tension clamping is not done properly at location no. 419 by Bikaner, For rectification of shut down nature defects by Bhadla & FOR AMP WORK by Ajmer S/S	01/Feb/2025	15:00	02/Feb/2025	23:00	At location no. 416, Nut of Suspension clamp is short and the clamp is also needs to be fixed properly, In OPGW tension clamp at location no. 418, step bolts are used instead of cotter nut bolts and in earth wire suspension clamp cotter pin is missing, OPGW tension clamping is not done properly at location no. 419 by Bikaner, For	PLANNED	Approved	01-Feb-25	15:00	02-Feb-25	23:00	ATC/TTC will be curtailed by 500MW in NR Export. Subjected to WRPC Approval.

101	RQ205809	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2		D	Shutdown nature defects rectification by Jaipur South TLM & 1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP(TIMING,CRM,D CRM DEW POINT,COIL CURRENT) works . 3.PR-1&2 retrofitment (Viat Make). 4.HV bushing tan delta point rectification by Jaipur statio group	01/Feb/2025	08:00	02/Feb/2025	18:00	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP(TIMING,CRM,DCRM DEW POINT,COIL CURRENT) works. 3.PR-1&2 retrofitment (Viat Make). 4.HV bushing tan delta point rectification.	PLANNED	Approved	01-Feb-25	08:00	02-Feb-25	18:00	
102	RQ206341	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2	PAPTL	D	FOR CLR REPLACEMENT WORK	24/Feb/2025	08:00	24/Feb/2025	18:00		PLANNED	Approved	24-Feb-25	15:00	24-Feb-25	23:00	Shutdown may be availed from 15:00hrs
103	RQ206340	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1	PAPTL	D	FOR CLR REPLACEMENT WORK	22/Feb/2025	08:00	22/Feb/2025	18:00		PLANNED	Approved	22-Feb-25	15:00	22-Feb-25	23:00	Shutdown may be availed from 15:00hrs
104	RQ206339	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2	PAPTL	D	FOR AMP WORK	20/Feb/2025	08:00	21/Feb/2025	18:00		PLANNED	Approved	20-Feb-25	15:00	21-Feb-25	23:00	Shutdown may be availed from 15:00hrs
105	RQ206338	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1	PAPTL	D	FOR AMP WORK	18/Feb/2025	08:00	19/Feb/2025	18:00		PLANNED	Approved	18-Feb-25	15:00	19-Feb-25	23:00	Shutdown may be availed from 15:00hrs
106	RQ206677	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV HAPUR(UP)-RAMPUR_PRSTL (UP) (GTL) CKT-1	GTL	D	765 kV Rampur (WUPPTCL) Hapur (WUPPTCL) line AR off is required for tower additional earthing	21/Feb/2025	10:00	21/Feb/2025	18:00	AR to be kept in non auto mode.	PLANNED	Approved	21-Feb-25	10:00	21-Feb-25	18:00	
107	RQ206675	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-GHATAMPUR_TPS(UP) (GTL) CKT-1	GTL	D	765 kV S/C Ghatampur to Agra line AR off is required for tower additional earthing	12/Feb/2025	10:00	15/Feb/2025	18:00	AR to be kept in non auto mode.	PLANNED	Approved	12-Feb-25	10:00	15-Feb-25	18:00	
108	RQ206681	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-GR.NOIDA_2(UPC) (GTL) CKT-1	GTL	D	765 kV S/C agra to gr. noida line AR off is required for tower additional earthing, AR to be kept in non auto mode	10/Feb/2025	09:00	10/Feb/2025	18:00	please ignore the previously upload Shutdown of 765 kV Agra to Gr. Noida line where in date is mentioned as 01.02.2025 to 28.02.2025 by mistake. we tried editing but it was showing error on portal.	PLANNED	Approved	10-Feb-25	09:00	10-Feb-25	18:00	

109	RQ206019	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-GR.NOIDA_2(UPC) (GTL) CKT-1	GTL	D	AR to be kept in non auto mode.	03/Feb/2025	09:00	03/Feb/2025	18:00	AR to be kept in non auto mode.	PLANNED	Approved	03-Feb-25	09:00	03-Feb-25	18:00	
110	RQ206016	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-GHATAMPUR_TP S(UP) (GTL) CKT-1	GTL	D	Annual Maintanace of Line reactor and 63 Mvar spare reactor spare changeover activity at Fatehabad(Agra) end.	02/Feb/2025	10:00	02/Feb/2025	18:00	Annual Maintanace of 63 MVAr Line reactor and 63 MVAr spare reactor spare changeover activity at Fatehabad(Agra) end.	PLANNED	Approved	02-Feb-25	10:00	02-Feb-25	18:00	
111	RQ206674	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-GR.NOIDA_2(UPC) (GTL) CKT-1	GTL	D	765 kv S/C agra to gr. noida line AR off is required for tower additional earthing	01/Feb/2025	08:00	28/Feb/2025	18:00	AR to be kept in non auto mode.	PLANNED	Approved	01-Feb-25	08:00	28-Feb-25	18:00	
112	RQ206331	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBTL) CKT-4	PBTL	D	FOR Line AMP WORK & for For Line bay AMP	20/Feb/2025	08:00	21/Feb/2025	18:00		PLANNED	Approved	20-Feb-25	08:00	21-Feb-25	18:00	
113	RQ206330	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBTL) CKT-3	PBTL	D	FOR Line AMP WORK & for For Line bay AMP	18/Feb/2025	08:00	19/Feb/2025	18:00		PLANNED	Approved	18-Feb-25	08:00	19-Feb-25	18:00	
114	RQ206352	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-2	PASTL	D	FOR AMP WORK & defect rectification work	20/Feb/2025	08:00	21/Feb/2025	18:00		PLANNED	Approved	20-Feb-25	15:00	21-Feb-25	23:00	TO be allowed from 15:00 hrs
115	RQ206351	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-1	PASTL	D	FOR AMP WORK & defect rectification work	18/Feb/2025	08:00	19/Feb/2025	18:00		PLANNED	Approved	18-Feb-25	15:00	19-Feb-25	23:00	TO be allowed from 15:00 hrs
116	RQ206676	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GHATAMPUR_TP S(UP)-RAMPUR_PRSTL (UP) (GTL) CKT-1	GTL,PGY TL	D	765 kv Ghatampur (TPS) Rampur (WUPPTCL) line AR off is required for tower additional earthing	17/Feb/2025	10:00	21/Feb/2025	18:00	AR to be kept in non auto mode.	PLANNED	Approved	17-Feb-25	10:00	21-Feb-25	18:00	
117	RQ206827	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-2	POWER GRID	D	Cleaning of Insulators	13/Feb/2025	08:00	14/Feb/2025	18:00		PLANNED	Approved	13-Feb-25	08:00	14-Feb-25	18:00	
118	RQ206826	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-1	POWER GRID	D	Cleaning of Insulators	10/Feb/2025	08:00	11/Feb/2025	18:00		PLANNED	Approved	10-Feb-25	08:00	11-Feb-25	18:00	
119	RQ206872	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-FATEHPUR (PG) CKT-1	POWER GRID	D	Shutdown nature Maintenance Work.	04/Feb/2025	08:00	04/Feb/2025	18:00		PLANNED	Approved	04-Feb-25	08:00	04-Feb-25	18:00	
120	RQ206379	OCC_227	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-2	RRVPNL	C	For raising/shifting work of Bharatmala Project	10/Feb/2025	08:00	13/Feb/2025	18:00		PLANNED	Approved	10-Feb-25	08:00	13-Feb-25	18:00	
121	RQ206378	OCC_227	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-1	RRVPNL	C	For raising/shifting work of Bharatmala Project	06/Feb/2025	08:00	09/Feb/2025	18:00		PLANNED	Approved	06-Feb-25	08:00	09-Feb-25	18:00	
122	RQ206723	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1	POWER GRID,FB TL	D	Shut down nature defect rectification works in transmission line	07/Feb/2025	15:00	07/Feb/2025	23:00		PLANNED	Approved	07-Feb-25	15:00	07-Feb-25	23:00	
123	RQ206333	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-2	PFTL	D	FOR Line AMP WORK & for For Line bay AMP	06/Feb/2025	08:00	07/Feb/2025	18:00		PLANNED	Approved	06-Feb-25	15:00	07-Feb-25	23:00	TO be allowed from 15:00 hrs

124	RQ206332	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PFTL) CKT-1	PFTL	D	FOR Line AMP WORK & for For Line bay AMP	04/Feb/2025	08:00	05/Feb/2025	18:00		PLANNED	Approved	04-Feb-25	15:00	05-Feb-25	23:00	TO be allowed from 15:00 hrs
125	RQ206350	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)- SIKAR_2(PSTL) (PSTL) CKT-1	PSTL	D	FOR AMP WORK & defect rectification work	06/Feb/2025	08:00	07/Feb/2025	18:00		PLANNED	Approved	06-Feb-25	15:00	07-Feb-25	23:00	TO be allowed from 15:00 hrs
126	RQ206349	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)- SIKAR_2(PSTL) (PSTL) CKT-2	PSTL	D	FOR AMP WORK & defect rectification work	04/Feb/2025	08:00	05/Feb/2025	18:00		PLANNED	Approved	04-Feb-25	15:00	05-Feb-25	23:00	TO be allowed from 15:00 hrs
127	RQ206181	OCC_227	slcds_sd	BUS	765KV BUS 1 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	24/Feb/2025	08:00	24/Feb/2025	18:00		PLANNED	Approved	24-Feb-25	08:00	24-Feb-25	16:00	Generation at Kawai Chhabra complex to be retracted to 3500 MW. Subjected to Rajasthan consent
128	RQ206182	OCC_227	slcds_sd	BUS	765KV BUS 2 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	17/Feb/2025	08:00	17/Feb/2025	18:00		PLANNED	Approved	17-Feb-25	08:00	17-Feb-25	16:00	Generation at Kawai Chhabra complex to be retracted to 3500 MW. Subjected to Rajasthan consent
129	RQ206103	OCC_227	cpcc1_sd	BUS	765 KV BIKANER(PG) - BUS 2		D	Bus Bar testing work (1500MVA ICT-4 bays)	19/Feb/2025	15:00	21/Feb/2025	23:00		PLANNED	Approved	19-Feb-25	15:00	21-Feb-25	23:00	
130	RQ206102	OCC_227	cpcc1_sd	BUS	765 KV BIKANER(PG) - BUS 1		D	Bus Bar testing work (1500MVA ICT-4 bays)	16/Feb/2025	15:00	18/Feb/2025	23:00		PLANNED	Approved	16-Feb-25	15:00	18-Feb-25	23:00	
131	RQ206086	OCC_227	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 2		D	Bay Extension and Bus Bar Testing	06/Feb/2025	17:00	10/Feb/2025	23:00		PLANNED	Approved	06-Feb-25	17:00	10-Feb-25	23:00	
132	RQ206139	OCC_227	cpcc1_sd	BUS	765 KV KHETRI (PG) - BUS 1		D	FOR PUNCH POINT WORK IN BAY EXTENSION WORK UNDER PNTL	05/Feb/2025	09:00	06/Feb/2025	18:00		PLANNED	Approved	05-Feb-25	15:00	06-Feb-25	23:00	TO be allowed from 15:00 hrs
133	RQ206111	OCC_227	cpcc1_sd	BUS	765KV BUS 2 AT AJMER(PG)		D	AMP Work	03/Feb/2025	09:00	03/Feb/2025	18:00		PLANNED	Approved	03-Feb-25	09:00	03-Feb-25	18:00	
134	RQ206140	OCC_227	cpcc1_sd	BUS	765 KV KHETRI (PG) - BUS 2		D	FOR PUNCH POINT WORK IN BAY EXTENSION WORK UNDER PNTL	03/Feb/2025	09:00	04/Feb/2025	18:00		PLANNED	Approved	03-Feb-25	15:00	04-Feb-25	23:00	TO be allowed from 15:00 hrs
135	RQ206085	OCC_227	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 1		D	Bay Extension and Bus Bar Testing	01/Feb/2025	17:00	05/Feb/2025	23:00		PLANNED	Approved	01-Feb-25	17:00	05-Feb-25	23:00	
136	RQ206717	OCC_227	cpcc1_sd	BUS	765 KV SIKAR_2(PSTL) - BUS 1	PSTCL	C	Construction Work For Integration of 713 & 716 Bays with 765kV Bus-1	16/Feb/2025	08:00	17/Feb/2025	18:00		PLANNED	Approved	16-Feb-25	15:00	17-Feb-25	23:00	TO be allowed from 15:00 hrs
137	RQ206716	OCC_227	cpcc1_sd	BUS	765 KV SIKAR_2(PSTL) - BUS 1	PSTCL	C	Construction Work For Integration of 701 & 704 Bays with 765kV Bus-1	04/Feb/2025	08:00	05/Feb/2025	18:00		PLANNED	Approved	04-Feb-25	15:00	05-Feb-25	23:00	TO be allowed from 15:00 hrs
138	RQ206725	OCC_227	cpcc3_sd	BUS	765KV BUS 2 AT FATEHPUR(PG)	POWER GRID	D	Bus Bar testing work	04/Feb/2025	08:00	04/Feb/2025	18:00		PLANNED	Approved	04-Feb-25	08:00	04-Feb-25	18:00	
139	RQ206738	OCC_227	cpcc3_sd	BUS	765KV BUS 1 AT BALIA(PG)	POWER GRID	D	AMP Work	03/Feb/2025	08:00	03/Feb/2025	18:00		PLANNED	Approved	03-Feb-25	08:00	03-Feb-25	18:00	
140	RQ206724	OCC_227	cpcc3_sd	BUS	765KV BUS 1 AT FATEHPUR(PG)	POWER GRID	D	Bus Bar testing work	03/Feb/2025	08:00	03/Feb/2025	18:00		PLANNED	Approved	03-Feb-25	08:00	03-Feb-25	18:00	
141	RQ206241	OCC_227	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV PHAGI(RS)	PAPTL	D	FOR AMP WORK	28/Feb/2025	08:00	28/Feb/2025	18:00		PLANNED	Approved	28-Feb-25	08:00	28-Feb-25	18:00	

142	RQ206240	OCC_227	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)	POWER GRID	D	FOR AMP WORK	26/Feb/2025	08:00	27/Feb/2025	18:00		PLANNED	Approved	26-Feb-25	08:00	27-Feb-25	18:00	
143	RQ206947	OCC_227	cpcc3_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 2 AT 765KV AGRA(PG)	POWER GRID	D	IMPLEMENTATION OF OCEF INTERLOCK WITH BUI PROTECTION & FIRMWARE UPGRADATION OF RELAYS	19/Feb/2025	08:00	19/Feb/2025	18:00		PLANNED	Approved	19-Feb-25	08:00	19-Feb-25	18:00	
144	RQ206946	OCC_227	cpcc3_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV AGRA(PG)	POWER GRID	D	IMPLEMENTATION OF OCEF INTERLOCK WITH BUI PROTECTION & FIRMWARE UPGRADATION OF RELAYS	17/Feb/2025	08:00	17/Feb/2025	18:00		PLANNED	Approved	17-Feb-25	08:00	17-Feb-25	18:00	
145	RQ206945	OCC_227	cpcc3_sd	BR/BSR/MSC/MSR	330 MVAR BUS REACTOR NO 1 AT 765KV VARANASI(PG)	POWER GRID	D	AMP Work	14/Feb/2025	08:00	14/Feb/2025	18:00		PLANNED	Approved	14-Feb-25	08:00	14-Feb-25	18:00	
146	RQ206203	OCC_227	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV KOTESHWAR(PG)	POWER GRID	D	For implementation of updated mechanical protection settings and AMP.	14/Feb/2025	08:00	15/Feb/2025	18:00		PLANNED	Approved	14-Feb-25	08:00	15-Feb-25	18:00	
147	RQ206948	OCC_227	cpcc3_sd	BR/BSR/MSC/MSR	330 MVAR BUS REACTOR NO 1 AT 765KV VARANASI(PG)	POWER GRID	D	AMP Work	13/Feb/2025	08:00	13/Feb/2025	18:00		PLANNED	Approved	13-Feb-25	08:00	13-Feb-25	18:00	
148	RQ206236	OCC_227	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV BHADLA(PG)	POWER GRID	D	AMP WORK AND COE COMPLIANCES	04/Feb/2025	09:00	04/Feb/2025	16:00		PLANNED	Approved	04-Feb-25	09:00	04-Feb-25	16:00	
149	RQ206247	OCC_227	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 2 AT 765KV JHATIKARA(PG)	POWER GRID	D	for AMP work & Reactor Switching	04/Feb/2025	08:00	04/Feb/2025	18:00		PLANNED	Approved	04-Feb-25	08:00	04-Feb-25	18:00	
150	RQ206207	OCC_227	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV CHITTORGARH(PG)	POWER GRID	D	FOR AMP WORK	02/Feb/2025	08:00	02/Feb/2025	18:00		PLANNED	Approved	02-Feb-25	08:00	02-Feb-25	18:00	
151	RQ206250	OCC_227	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV KHETRI (PKTSL)	PKTSL	C	For internal inspection due to DGA violation	15/Feb/2025	08:00	20/Feb/2025	18:00		PLANNED	Approved	15-Feb-25	08:00	20-Feb-25	18:00	
152	RQ206251	OCC_227	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV KHETRI (PKTSL)	PKTSL	C	For internal inspection due to DGA violation	09/Feb/2025	08:00	14/Feb/2025	18:00		PLANNED	Approved	09-Feb-25	08:00	14-Feb-25	18:00	
153	RQ206226	OCC_227	stuup_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV GR.NOIDA_2(UPC)	UPPTCL	C	Annual Testing & Maintenance	07/Feb/2025	10:30	07/Feb/2025	12:30		PLANNED	Approved	07-Feb-25	10:30	07-Feb-25	12:30	
154	RQ206224	OCC_227	stuup_sd	BR/BSR/MSC/MSR	189 MVAR BUS REACTOR NO 1 AT 765KV UNNAO(UP)	UPPTCL	C	S/D OF189MVAR BUS REACTOR FOR Replacement of gasket and O ring of main >X tank of 63MVAR Y Phase bus reactor unit to stoppag	03/Feb/2025	09:00	15/Feb/2025	17:00		PLANNED	Approved	03-Feb-25	09:00	15-Feb-25	17:00	

155	RQ206178	OCC_227	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-1 @BIKANER(PG)	POWER GRID	D	Pre warranty LR Testing	24/Feb/2025	15:00	25/Feb/2025	23:00		PLANNED	Approved	24-Feb-25	15:00	25-Feb-25	23:00		
156	RQ206177	OCC_227	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-2 @BIKANER(PG)	POWER GRID	D	Pre warranty LR Testing	22/Feb/2025	15:00	23/Feb/2025	23:00		PLANNED	Approved						To be clubbed with line AMP/Outage work
157	RQ206173	OCC_227	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER-MOGA (PG) CKT-2 @BIKANER(PG)	POWER GRID	D	Pre warranty LR Testing	20/Feb/2025	15:00	21/Feb/2025	23:00		PLANNED	Approved						To be clubbed with line AMP/Outage work
158	RQ206190	OCC_227	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PG) CKT-2 @JHATIKARA(PG)	POWER GRID	D	Reactor Switching	20/Feb/2025	08:00	20/Feb/2025	18:00		PLANNED	Approved						To be clubbed with line AMP/Outage work
159	RQ206174	OCC_227	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER-MOGA (PG) CKT-1 @BIKANER(PG)	POWER GRID	D	Pre warranty LR Testing	18/Feb/2025	15:00	19/Feb/2025	23:00		PLANNED	Approved						To be clubbed with line AMP/Outage work
160	RQ206189	OCC_227	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PG) CKT-2 @JHATIKARA(PG)	POWER GRID	D	B-phase HV Bushing Erection	17/Feb/2025	08:00	17/Feb/2025	18:00		PLANNED	Approved						To be clubbed with line AMP/Outage work
161	RQ206180	OCC_227	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-1 @BIKANER(PG)	POWER GRID	D	Pre warranty LR Testing	16/Feb/2025	15:00	17/Feb/2025	23:00		PLANNED	Approved						To be clubbed with line AMP/Outage work
162	RQ206179	OCC_227	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-2 @BIKANER(PG)	POWER GRID	D	Pre warranty LR Testing	14/Feb/2025	15:00	15/Feb/2025	23:00		PLANNED	Approved						To be clubbed with line AMP/Outage work
163	RQ206198	OCC_227	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 @FATEHGARH_II(PG)	POWER GRID	D	Relay testing for CoE Compliances,	13/Feb/2025	15:00	15/Feb/2025	23:00		PLANNED	Approved						To be clubbed with line AMP/Outage work

164	RQ206176	OCC_227	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-1 @BHADLA(PG)	POWER GRID	D	AMP WORK AND COE COMPLIANCE	11/Feb/2025	16:00	11/Feb/2025	23:00		PLANNED	Approved						To be clubbed with line AMP/Outage work
165	RQ206175	OCC_227	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-2 @BHADLA(PG)	POWER GRID	D	AMP WORK AND COE COMPLIANCE	10/Feb/2025	16:00	10/Feb/2025	23:00		PLANNED	Approved						To be clubbed with line AMP/Outage work
166	RQ206197	OCC_227	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1 @FATEHGARH_II(PG)	POWER GRID	D	Relay testing for CoE Compliances,	10/Feb/2025	15:00	12/Feb/2025	23:00		PLANNED	Approved						To be clubbed with line AMP/Outage work
167	RQ206186	OCC_227	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER BHADLA_2 (PG) CKT-1 @AJMER(PG)	POWER GRID	D	FOR AMP WORK	07/Feb/2025	15:00	07/Feb/2025	23:00		PLANNED	Approved						To be clubbed with line AMP/Outage work
168	RQ206185	OCC_227	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER BHADLA_2 (PG) CKT-2 @AJMER(PG)	POWER GRID	D	FOR AMP WORK	06/Feb/2025	15:00	06/Feb/2025	23:00		PLANNED	Approved						To be clubbed with line AMP/Outage work
169	RQ206188	OCC_227	cpcc1_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 @PHAGI(RS)	POWER GRID	D	FOR AMP WORK	03/Feb/2025	08:00	04/Feb/2025	18:00	240 MVAR SWITCHABLE LR ON 765 KV Phagi Bhiwani CKT- 2 @Phagi(RS)	PLANNED	Approved						To be clubbed with line AMP/Outage work
170	RQ206187	OCC_227	cpcc1_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 @PHAGI(RS)	POWER GRID	D	FOR AMP WORK	01/Feb/2025	08:00	02/Feb/2025	18:00	240 MVAR SWITCHABLE LR ON 765 KV Phagi Bhiwani CKT- 1 @Phagi(RS)	PLANNED	Approved						To be clubbed with line AMP/Outage work
171	RQ206200	OCC_227	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_II(PG)	PFTL	D	Relay testing for CoE Compliances,	19/Feb/2025	15:00	22/Feb/2025	23:00		PLANNED	Approved						To be clubbed with line AMP/Outage work
172	RQ206199	OCC_227	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PFTL) CKT-1 @FATEHGARH_II(PG)	PFTL	D	Relay testing for CoE Compliances,	16/Feb/2025	15:00	19/Feb/2025	23:00		PLANNED	Approved						To be clubbed with line AMP/Outage work

173	RQ206435	OCC_227	slcrs_sd	BAY	706-52T TIE BAY - 765/400 KV 1500 MVA ICT 3 AT ANTA(RS) (RRVPNL) AND FUTURE AT 765 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly Maintenance and testing of bay equipments.	28/Feb/2025	08:00	28/Feb/2025	18:00		PLANNED	Approved	28-Feb-25	08:00	28-Feb-25	18:00	
174	RQ206460	OCC_227	slcrs_sd	BAY	70752B MAIN BAY - 765KV ANTA-PHAGI (RS) CKT-2 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	27/Feb/2025	08:00	27/Feb/2025	18:00		PLANNED	Approved	27-Feb-25	08:00	27-Feb-25	18:00	
175	RQ206437	OCC_227	slcrs_sd	BAY	705-52T TIE BAY - 765/400 KV 1500 MVA ICT 2 AT ANTA(RS) (RRVPNL) AND 240 MVAR LR ON ANTA-PHAGI (RS) CKT-2 @ANTA(RS) AT 765 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly Maintenance and testing of bay equipments.	25/Feb/2025	08:00	25/Feb/2025	18:00		PLANNED	Approved	25-Feb-25	08:00	25-Feb-25	18:00	
176	RQ206441	OCC_227	slcrs_sd	BAY	705-52B MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly Maintenance and testing of bay equipments.	24/Feb/2025	08:00	24/Feb/2025	18:00		PLANNED	Approved	24-Feb-25	08:00	24-Feb-25	18:00	
177	RQ206436	OCC_227	slcrs_sd	BAY	705-52A MAIN BAY - 765 KV ANTA-PHAGI (RS) CKT-2 (RRVPNL) AT 765KV ANTA(RS)	RRVPNL	D	Quarterly Maintenance and testing of bay equipments.	20/Feb/2025	08:00	20/Feb/2025	18:00		PLANNED	Approved	20-Feb-25	08:00	20-Feb-25	18:00	
178	RQ206438	OCC_227	slcrs_sd	BAY	704-52A MAIN BAY - 765 KV ANTA-PHAGI (RS) CKT-1 (RRVPNL) AT 765KV ANTA(RS)	RRVPNL	D	Quarterly Maintenance and testing of bay equipments.	19/Feb/2025	08:00	19/Feb/2025	18:00		PLANNED	Approved	19-Feb-25	08:00	19-Feb-25	18:00	
179	RQ206461	OCC_227	slcrs_sd	BAY	70252B MAIN BAY - 765/400KV 1500 MVA ICT 2 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	14/Feb/2025	08:00	14/Feb/2025	18:00		PLANNED	Approved	14-Feb-25	08:00	14-Feb-25	18:00	
180	RQ206439	OCC_227	slcrs_sd	BAY	704-52T TIE BAY - 765/400 KV 1500 MVA ICT 1 AT ANTA(RS) (RRVPNL) AND 765 KV ANTA-PHAGI (RS) CKT-1 AT 765 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly Maintenance and testing of bay equipments.	14/Feb/2025	08:00	14/Feb/2025	18:00		PLANNED	Approved	14-Feb-25	08:00	14-Feb-25	18:00	
181	RQ206440	OCC_227	slcrs_sd	BAY	704-52B MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly Maintenance and testing of bay equipments.	13/Feb/2025	08:00	13/Feb/2025	18:00		PLANNED	Approved	13-Feb-25	08:00	13-Feb-25	18:00	
182	RQ206442	OCC_227	slcrs_sd	BAY	706-52B MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly Maintenance and testing of bay equipments.	11/Feb/2025	08:00	11/Feb/2025	18:00		PLANNED	Approved	11-Feb-25	08:00	11-Feb-25	18:00	

183	RQ206462	OCC_227	slcdcs_sd	BAY	70252T TIE BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 AND 765/400KV 1500 MVA ICT 2 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	10/Feb/2025	08:00	10/Feb/2025	18:00		PLANNED	Approved	10-Feb-25	08:00	10-Feb-25	18:00	
184	RQ206463	OCC_227	slcdcs_sd	BAY	70152T TIE BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 AND 765/400KV 1500 MVA ICT 1 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	05/Feb/2025	08:00	05/Feb/2025	18:00		PLANNED	Approved	05-Feb-25	08:00	05-Feb-25	18:00	
185	RQ206273	OCC_227	cpcc1_sd	BAY	70552A MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)	RRVPNL	D	CB Pending Amp(CRM,DCRM,DE W POINT,COIL CURRENT) work to be carried out	05/Feb/2025	08:00	05/Feb/2025	18:00		PLANNED	Approved	05-Feb-25	08:00	05-Feb-25	18:00	
186	RQ206271	OCC_227	cpcc1_sd	BAY	70152A MAIN BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 AT PHAGI(RS)	RRVPNL	D	CB Pending Amp(CRM,DCRM,DE W POINT,COIL CURRENT) work to be carried out	03/Feb/2025	08:00	03/Feb/2025	18:00		PLANNED	Approved	03-Feb-25	08:00	03-Feb-25	18:00	
187	RQ206325	OCC_227	cpcc1_sd	BAY	719 MAIN BAY - 765 KV KHETRI (PKTSL)- NARELA(PNTL) (PNTL) CKT-2 (PNTL) AT 765 KV KHETRI (PKTSL)	PNTL	D	FOR AMP WORK	27/Feb/2025	08:00	28/Feb/2025	18:00		PLANNED	Approved	27-Feb-25	08:00	28-Feb-25	18:00	
188	RQ206324	OCC_227	cpcc1_sd	BAY	720 TIE BAY - 765 KV KHETRI (PKTSL)- NARELA(PNTL) (PNTL) CKT-2 (PNTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (PNTL)	PNTL	D	FOR AMP WORK	25/Feb/2025	08:00	26/Feb/2025	18:00		PLANNED	Approved	25-Feb-25	08:00	26-Feb-25	18:00	
189	RQ206327	OCC_227	cpcc1_sd	BAY	716 MAIN BAY - 765 KV KHETRI (PKTSL)- NARELA(PNTL) (PNTL) CKT-1 (PNTL) AT 765 KV KHETRI (PKTSL)	PNTL	D	FOR AMP WORK	23/Feb/2025	08:00	24/Feb/2025	18:00		PLANNED	Approved	23-Feb-25	08:00	24-Feb-25	18:00	
190	RQ206326	OCC_227	cpcc1_sd	BAY	717 TIE BAY - 765 KV KHETRI (PKTSL)- NARELA(PNTL) (PNTL) CKT-1 (PNTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (PNTL)	PNTL	D	FOR AMP WORK	20/Feb/2025	08:00	21/Feb/2025	18:00		PLANNED	Approved	20-Feb-25	08:00	21-Feb-25	18:00	
191	RQ206807	OCC_227	cpcc3_sd	BAY	711 TIE BAY - 765/400KV 1500 MVA ICT 1 AT BALIA(PG) AND 765KV VARANASI-BALIA (PG) CKT-1	POWER GRID	D	AMP Work	21/Feb/2025	08:00	22/Feb/2025	18:00		PLANNED	Approved	21-Feb-25	08:00	22-Feb-25	18:00	

192	RQ206806	OCC_227	cpcc3_sd	BAY	708 TIE BAY - 765/400KV 1500 MVA ICT 2 AT BALIA(PG) AND 765KV BALIA(PG)-GAYA(PG) (UNDEF) CKT-1	POWER GRID	D	AMP Work	19/Feb/2025	08:00	20/Feb/2025	18:00		PLANNED	Approved	19-Feb-25	08:00	20-Feb-25	18:00	
193	RQ206818	OCC_227	cpcc3_sd	BAY	709 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT BAREILLY_2(PG) (POWERGRID)	POWER GRID	D	AMP Work	18/Feb/2025	09:00	18/Feb/2025	18:00		PLANNED	Approved	18-Feb-25	09:00	18-Feb-25	18:00	
194	RQ206787	OCC_227	cpcc3_sd	BAY	707 MAIN BAY - 765 KV BAREILLY_2- LUCKNOW_2 (PG) CKT-1 AND 765 KV BAREILLY_2(PG) - BUS 1 AT BAREILLY_2(PG)	POWER GRID	D	AMP Work	17/Feb/2025	09:30	17/Feb/2025	17:30		PLANNED	Approved	17-Feb-25	09:30	17-Feb-25	17:30	
195	RQ206632	OCC_227	cpcc2_sd	BAY	711 TIE BAY - 765KV MOGA-BHIWANI (PG) CKT-1 AND 765/400KV 1500 MVA ICT 2 AT MOGA(PG)	POWER GRID	C	AMP Work	17/Feb/2025	08:00	18/Feb/2025	18:00	kindly approve	PLANNED	Approved	17-Feb-25	08:00	18-Feb-25	18:00	
196	RQ206805	OCC_227	cpcc3_sd	BAY	705 TIE BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV BALIA(PG) AND 765KV BALIA-LUCKNOW_2 (PG) CKT-1	POWER GRID	D	AMP Work	17/Feb/2025	08:00	18/Feb/2025	18:00		PLANNED	Approved	17-Feb-25	08:00	18-Feb-25	18:00	
197	RQ206791	OCC_227	cpcc3_sd	BAY	712 MAIN BAY - 330 MVAR BUS REACTOR NO 1 AT 765KV FATEHPUR(PG)	POWER GRID	D	AMP Work	14/Feb/2025	09:00	14/Feb/2025	18:00		PLANNED	Approved	14-Feb-25	09:00	14-Feb-25	18:00	
198	RQ206804	OCC_227	cpcc3_sd	BAY	712 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT BALIA(PG)	POWER GRID	D	AMP Work	14/Feb/2025	08:00	15/Feb/2025	18:00		PLANNED	Approved	14-Feb-25	08:00	15-Feb-25	18:00	
199	RQ206631	OCC_227	cpcc2_sd	BAY	704 MAIN BAY - 765 KV BIKANER-MOGA (PG) CKT-2 (POWERGRID) AT MOGA	POWER GRID	C	AMP Work	14/Feb/2025	08:00	15/Feb/2025	18:00	kindly approve	PLANNED	Approved	14-Feb-25	08:00	15-Feb-25	18:00	
200	RQ206304	OCC_227	cpcc1_sd	BAY	710 MAIN BAY - 765KV AJMER-CHITTORGARH (PG) CKT-2 AT CHITTORGARH(PG)	POWER GRID	D	FOR AMP WORK	13/Feb/2025	08:00	13/Feb/2025	18:00		PLANNED	Approved	13-Feb-25	08:00	13-Feb-25	18:00	
201	RQ206319	OCC_227	cpcc1_sd	BAY	718 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 (POWERGRID)	POWER GRID	D	FOR AMP WORK	13/Feb/2025	08:00	14/Feb/2025	18:00		PLANNED	Approved	13-Feb-25	08:00	14-Feb-25	18:00	

202	RQ206303	OCC_227	cpcc1_sd	BAY	707 MAIN BAY - 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1 AT CHITTORGARH(PG)	POWER GRID	D	FOR AMP WORK	12/Feb/2025	08:00	12/Feb/2025	18:00		PLANNED	Approved	12-Feb-25	08:00	12-Feb-25	18:00	
203	RQ206803	OCC_227	cpcc3_sd	BAY	710 MAIN BAY - 765KV VARANASI-BALIA (PG) CKT-1 AT BALIA(PG)	POWER GRID	D	AMP Work	12/Feb/2025	08:00	13/Feb/2025	18:00		PLANNED	Approved	12-Feb-25	08:00	13-Feb-25	18:00	
204	RQ206790	OCC_227	cpcc3_sd	BAY	711 TIE BAY - 765KV AGRA-FATEHPUR (PG) CKT-2 AND FUTURE AT FATEHPUR(PG)	POWER GRID	D	AMP Work	11/Feb/2025	09:00	11/Feb/2025	18:00		PLANNED	Approved	11-Feb-25	09:00	11-Feb-25	18:00	
205	RQ206299	OCC_227	cpcc1_sd	BAY	704 MAIN BAY - 765 KV BIKANER(PG) - BUS 1 (POWERGRID) AND 765 KV BIKANER-BHADLA_2 (PG) CKT-1 AT 765 KV BIKANER(PG) (POWERGRID)	POWER GRID	D	FOR AMP WORK	11/Feb/2025	08:00	11/Feb/2025	18:00		PLANNED	Approved	11-Feb-25	08:00	11-Feb-25	18:00	
206	RQ206302	OCC_227	cpcc1_sd	BAY	704 MAIN BAY - 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2 AT CHITTORGARH(PG)	POWER GRID	D	FOR AMP WORK	11/Feb/2025	08:00	11/Feb/2025	18:00		PLANNED	Approved	11-Feb-25	08:00	11-Feb-25	18:00	
207	RQ206318	OCC_227	cpcc1_sd	BAY	721 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-1 (POWERGRID)	POWER GRID	D	FOR AMP WORK	11/Feb/2025	08:00	12/Feb/2025	18:00		PLANNED	Approved	11-Feb-25	08:00	12-Feb-25	18:00	
208	RQ206789	OCC_227	cpcc3_sd	BAY	708 TIE BAY - 765 KV AGRA-FATEHPUR (PG) CKT-1 (POWERGRID) AND 765KV BUS 2 AT FATEHPUR(PG) AT 765 KV FATEHPUR(PG) (POWERGRID)	POWER GRID	D	AMP Work	10/Feb/2025	09:00	10/Feb/2025	18:00		PLANNED	Approved	10-Feb-25	09:00	10-Feb-25	18:00	
209	RQ206298	OCC_227	cpcc1_sd	BAY	708 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT BIKANER(PG) (POWERGRID) AND 765 KV BIKANER-BHADLA_2 (PG) CKT-2 AT 765 KV BIKANER(PG) (POWERGRID)	POWER GRID	D	FOR AMP WORK	10/Feb/2025	08:00	10/Feb/2025	18:00		PLANNED	Approved	10-Feb-25	08:00	10-Feb-25	18:00	

210	RQ206301	OCC_227	cpcc1_sd	BAY	708 TIE BAY - 765 KV CHITTORGARH BANASKANTHA (PG) CKT-1 AND 765/400 KV 1500 MVA ICT 2 AT CHITTORGARH(PG)	POWER GRID	D	FOR AMP WORK	10/Feb/2025	08:00	10/Feb/2025	18:00		PLANNED	Approved	10-Feb-25	08:00	10-Feb-25	18:00	
211	RQ206798	OCC_227	cpcc3_sd	BAY	707 MAIN BAY - 765KV BALIA(PG)-GAYA(PG) (UNDEF) CKT-1 AT BALIA(PG)	POWER GRID	D	AMP Work	10/Feb/2025	08:00	11/Feb/2025	18:00		PLANNED	Approved	10-Feb-25	08:00	11-Feb-25	18:00	
212	RQ206297	OCC_227	cpcc1_sd	BAY	718 MAIN BAY - 765 KV BHADLA-BIKANER (PG) CKT 2 (POWERGRID) AND FUTURE AT 765 KV BIKANER(PG) (POWERGRID)	POWER GRID	D	FOR AMP WORK	09/Feb/2025	08:00	09/Feb/2025	18:00		PLANNED	Approved	09-Feb-25	08:00	09-Feb-25	18:00	
213	RQ206317	OCC_227	cpcc1_sd	BAY	716 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	FOR AMP WORK	09/Feb/2025	08:00	10/Feb/2025	18:00		PLANNED	Approved	09-Feb-25	08:00	10-Feb-25	18:00	
214	RQ206300	OCC_227	cpcc1_sd	BAY	705 TIE BAY - 765 KV CHITTORGARH BANASKANTHA (PG) CKT-2 AND 765/400 KV 1500 MVA ICT 1 AT CHITTORGARH(PG)	POWER GRID	D	FOR AMP WORK	08/Feb/2025	08:00	08/Feb/2025	18:00		PLANNED	Approved	08-Feb-25	08:00	08-Feb-25	18:00	
215	RQ206814	OCC_227	cpcc3_sd	BAY	707 MAIN BAY - 765KV LUCKNOW_2-BAREILLY (PG) CKT-1 AT LUCKNOW_2(PG)	POWER GRID	D	AMP Work	07/Feb/2025	09:00	07/Feb/2025	18:00		PLANNED	Approved	07-Feb-25	09:00	07-Feb-25	18:00	
216	RQ206796	OCC_227	cpcc3_sd	BAY	710 MAIN BAY - 765 KV AGRA-FATEHPUR (PG) CKT-2 AND 765KV BUS 1 AT AGRA(PG)	POWER GRID	D	AMP Work	07/Feb/2025	09:00	07/Feb/2025	18:00		PLANNED	Approved	07-Feb-25	09:00	07-Feb-25	18:00	
217	RQ206316	OCC_227	cpcc1_sd	BAY	717 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG) (POWERGRID) AND 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	FOR AMP WORK	07/Feb/2025	08:00	08/Feb/2025	18:00		PLANNED	Approved	07-Feb-25	08:00	08-Feb-25	18:00	

218	RQ206813	OCC_227	cpcc3_sd	BAY	702 TIE BAY - 765 KV BALIA-LUCKNOW_2 (PG) CKT-1 AND 765/400 KV 1500 MVA ICT 1 AT LUCKNOW_2(PG)	POWER GRID	D	AMP Work	06/Feb/2025	09:00	06/Feb/2025	18:00		PLANNED	Approved	06-Feb-25	09:00	06-Feb-25	18:00	
219	RQ206294	OCC_227	cpcc1_sd	BAY	710 MAIN BAY - 765 KV BIKANER-MOGA (PG) CKT-1 AT BIKANER	POWER GRID	D	FOR AMP WORK	06/Feb/2025	08:00	06/Feb/2025	18:00		PLANNED	Approved	06-Feb-25	08:00	06-Feb-25	18:00	
220	RQ206797	OCC_227	cpcc3_sd	BAY	704 MAIN BAY - 765KV BALIA-LUCKNOW_2 (PG) CKT-1 AT BALIA(PG)	POWER GRID	D	AMP Work	06/Feb/2025	08:00	07/Feb/2025	18:00		PLANNED	Approved	06-Feb-25	08:00	07-Feb-25	18:00	
221	RQ206795	OCC_227	cpcc3_sd	BAY	702 TIE BAY - 765KV AGRA(PG)-GWALIOR(PG) (UNDEF) CKT-2 AND 765/400KV 1500 MVA ICT 1 AT AGRA(PG)	POWER GRID	D	AMP Work	05/Feb/2025	09:00	05/Feb/2025	18:00		PLANNED	Approved	05-Feb-25	09:00	05-Feb-25	18:00	
222	RQ206312	OCC_227	cpcc1_sd	BAY	720 TIE BAY - 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 AND 240 MVAR BUS REACTOR NO 3 AT 765KV BHIWANI(PG)	POWER GRID	D	FOR AMP WORK	05/Feb/2025	08:00	07/Feb/2025	18:00		PLANNED	Approved	05-Feb-25	08:00	07-Feb-25	18:00	
223	RQ206293	OCC_227	cpcc1_sd	BAY	711 TIE BAY - 765 KV BIKANER-MOGA (PG) CKT-1 AND 765/400 KV 1500 MVA ICT 2 AT BIKANER(PG) AT 765 KV BIKANER(PG)	POWER GRID	D	FOR AMP WORK	05/Feb/2025	08:00	05/Feb/2025	18:00		PLANNED	Approved	05-Feb-25	08:00	05-Feb-25	18:00	
224	RQ206315	OCC_227	cpcc1_sd	BAY	708 TIE BAY - 765 KV FATEHGARH_JI-BHADLA (PG) CKT-2 (POWERGRID) AND 240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_JI(PG) AT 765 KV FATEHGARH_JI(PG) (POWERGRID)	POWER GRID	D	FOR AMP WORK	05/Feb/2025	08:00	06/Feb/2025	18:00		PLANNED	Approved	05-Feb-25	08:00	06-Feb-25	18:00	
225	RQ206292	OCC_227	cpcc1_sd	BAY	713 MAIN BAY - 765 KV BIKANER-MOGA (PG) CKT-2 AT BIKANER	POWER GRID	D	FOR AMP WORK	04/Feb/2025	08:00	04/Feb/2025	18:00		PLANNED	Approved	04-Feb-25	08:00	04-Feb-25	18:00	
226	RQ206272	OCC_227	cpcc1_sd	BAY	70252A MAIN BAY - 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 AT PHAGI(RS)	POWER GRID	D	CB Pending Amp(CRM,DCRM,DEW POINT,COIL CURRENT) work to be carried out	04/Feb/2025	08:00	04/Feb/2025	18:00		PLANNED	Approved	04-Feb-25	08:00	04-Feb-25	18:00	

227	RQ206794	OCC_227	cpcc3_sd	BAY	701 MAIN BAY - 765 KV AGRA-GWALIOR (PG) CKT-2 AND 765KV BUS 1 AT AGRA(PG)	POWER GRID	D	AMP Work	03/Feb/2025	09:00	03/Feb/2025	18:00		PLANNED	Approved	03-Feb-25	09:00	03-Feb-25	18:00	
228	RQ206291	OCC_227	cpcc1_sd	BAY	712 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT BIKANER(PG)	POWER GRID	D	FOR AMP WORK	03/Feb/2025	08:00	03/Feb/2025	18:00		PLANNED	Approved	03-Feb-25	08:00	03-Feb-25	18:00	
229	RQ206314	OCC_227	cpcc1_sd	BAY	719 MAIN BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	FOR AMP WORK	03/Feb/2025	08:00	04/Feb/2025	18:00		PLANNED	Approved	03-Feb-25	08:00	04-Feb-25	18:00	
230	RQ206310	OCC_227	cpcc1_sd	BAY	719 MAIN BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 AT BHIWANI(PG)	POWER GRID	D	FOR AMP WORK	02/Feb/2025	08:00	03/Feb/2025	18:00		PLANNED	Approved	02-Feb-25	08:00	03-Feb-25	18:00	
231	RQ206290	OCC_227	cpcc1_sd	BAY	721 MAIN BAY - 765 KV BHADLA-BIKANER (PG) CKT 1 (POWERGRID) AND 765 KV BIKANER(PG) - BUS 2 AT 765 KV BIKANER(PG) (POWERGRID)	POWER GRID	D	FOR AMP WORK	02/Feb/2025	08:00	02/Feb/2025	18:00		PLANNED	Approved	02-Feb-25	08:00	02-Feb-25	18:00	
232	RQ206289	OCC_227	cpcc1_sd	BAY	720 TIE BAY - 765 KV BHADLA-BIKANER (PG) CKT 1 (POWERGRID) AND 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-1 AT 765 KV BIKANER(PG) (POWERGRID)	POWER GRID	D	FOR AMP WORK	01/Feb/2025	08:00	01/Feb/2025	18:00		PLANNED	Approved	01-Feb-25	08:00	01-Feb-25	18:00	
233	RQ206313	OCC_227	cpcc1_sd	BAY	720 TIE BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AND 765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1 AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	FOR AMP WORK	01/Feb/2025	08:00	02/Feb/2025	18:00		PLANNED	Approved	01-Feb-25	08:00	02-Feb-25	18:00	
234	RQ206671	OCC_227	stuup_sd	BAY	704 MAIN BAY - 765 KV HAPUR(UP)-RAMPUR_PRSTL (UP) (GTL) CKT-1 (UPPTCL) AT 765 KV HAPUR(UP)	UPPTCL	C	For Annual Testing and Maintenance	20/Feb/2025	09:00	20/Feb/2025	18:00		PLANNED	Approved	20-Feb-25	09:00	20-Feb-25	18:00	

235	RQ206358	OCC_227	stuup_sd	BAY	711 TIE BAY - 765KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-1 AND 765KV/400KV AGRA FATEHBAD(UP)-ICT-1 AT AGRA FATEHBAD(UP)	UPPTCL	C	* For Annual Testing and Maintenance of Bay equipment.	09/Feb/2025	10:00	09/Feb/2025	17:00		PLANNED	Approved	09-Feb-25	10:00	09-Feb-25	17:00	
236	RQ206365	OCC_227	stuup_sd	BAY	710 MAIN BAY - 765KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-1 AT AGRA FATEHBAD(UP)	UPPTCL	C	* For Annual Testing and Maintenance of Bay equipment.	08/Feb/2025	10:00	08/Feb/2025	17:00		PLANNED	Approved	08-Feb-25	10:00	08-Feb-25	17:00	
237	RQ206356	OCC_227	stuup_sd	BAY	709 MAIN BAY - 765KV/400KV AGRA FATEHBAD(UP)-ICT-2 AT AGRA FATEHBAD(UP)	UPPTCL	C	* For Annual Testing and Maintenance of Bay equipment.	07/Feb/2025	10:00	07/Feb/2025	17:00		PLANNED	Approved	07-Feb-25	10:00	07-Feb-25	17:00	
238	RQ206357	OCC_227	stuup_sd	BAY	708 TIE BAY - 765KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-2 AND 765KV/400KV AGRA FATEHBAD(UP)-ICT-2 AT AGRA FATEHBAD(UP)	UPPTCL	C	* For Annual Testing and Maintenance of Bay equipment.	06/Feb/2025	10:00	06/Feb/2025	17:00		PLANNED	Approved	06-Feb-25	10:00	06-Feb-25	17:00	
239	RQ206719	OCC_227	cpcc1_sd	BAY	717 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT SIKAR_2(PSTL) (PSTL) AND FUTURE AT 765 KV SIKAR_2(PSTL) (PSTL)	PSTL	D	Construction Work For Integration of 717 & 716 Bays	12/Feb/2025	08:00	12/Feb/2025	18:00		PLANNED	Approved	12-Feb-25	08:00	12-Feb-25	18:00	
240	RQ206718	OCC_227	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT SIKAR_2(PSTL) (PSTL) AND FUTURE AT 765 KV SIKAR_2(PSTL) (PSTL)	PSTL	D	Construction Work For Integration of 714 & 713 Bays	11/Feb/2025	08:00	11/Feb/2025	18:00		PLANNED	Approved	11-Feb-25	08:00	11-Feb-25	18:00	
241	RQ206296	OCC_227	cpcc1_sd	BAY	716 MAIN BAY - 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-2 (BKTL) AT 765 KV BIKANER(PG)	BKTL	D	FOR AMP WORK	08/Feb/2025	08:00	08/Feb/2025	18:00		PLANNED	Approved	08-Feb-25	08:00	08-Feb-25	18:00	
242	RQ206295	OCC_227	cpcc1_sd	BAY	719 MAIN BAY - 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-1 (BKTL) AT 765 KV BIKANER(PG)	BKTL	D	FOR AMP WORK	07/Feb/2025	08:00	07/Feb/2025	18:00		PLANNED	Approved	07-Feb-25	08:00	07-Feb-25	18:00	

243	RQ205988	OCC_227	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT JHATIKARA(PG)		D	ICT-3 AMP	25/Feb/2025	09:00	25/Feb/2025	18:00		PLANNED	Approved	25-Feb-25	09:00	25-Feb-25	18:00	
244	RQ205987	OCC_227	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT JHATIKARA(PG)		D	414-89A Tie Bay Isolator Retrofit	24/Feb/2025	09:00	24/Feb/2025	18:00		PLANNED	Approved	24-Feb-25	09:00	24-Feb-25	18:00	
245	RQ205979	OCC_227	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BHADLA(PG)		D	AMP WORK AND COE COMPLIANCE WORK	19/Feb/2025	16:00	19/Feb/2025	23:00		PLANNED	Approved	19-Feb-25	16:00	19-Feb-25	23:00	
246	RQ205978	OCC_227	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BHADLA(PG)		D	AMP WORK AND COE COMPLIANCE WORK	18/Feb/2025	16:00	18/Feb/2025	23:00		PLANNED	Approved	18-Feb-25	16:00	18-Feb-25	23:00	
247	RQ205977	OCC_227	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA(PG)		D	AMP WORK AND COE COMPLIANCE WORK	17/Feb/2025	16:00	17/Feb/2025	23:00		PLANNED	Approved	17-Feb-25	16:00	17-Feb-25	23:00	
248	RQ206497	OCC_227	cpcc2_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT MOGA(PG)		D	AMP Work	16/Feb/2025	08:00	16/Feb/2025	18:00	Kindly approve.	PLANNED	Approved	16-Feb-25	08:00	16-Feb-25	18:00	
249	RQ205935	OCC_227	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG)		D	Commissioning of Ladder logic & spare switching, AMP	13/Feb/2025	17:00	14/Feb/2025	23:00		PLANNED	Approved	13-Feb-25	17:00	14-Feb-25	23:00	
250	RQ205965	OCC_227	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BIKANER(PG)		D	AMP Work	13/Feb/2025	15:00	13/Feb/2025	23:00		PLANNED	Approved	13-Feb-25	15:00	13-Feb-25	23:00	
251	RQ205964	OCC_227	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BIKANER(PG)		D	AMP Work	12/Feb/2025	15:00	12/Feb/2025	23:00		PLANNED	Approved	12-Feb-25	15:00	12-Feb-25	23:00	
252	RQ205974	OCC_227	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT AJMER(PG)		D	AMP Work	12/Feb/2025	09:00	12/Feb/2025	18:00		PLANNED	Approved	12-Feb-25	09:00	12-Feb-25	18:00	
253	RQ205934	OCC_227	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 6 AT FATEHGARH_II(PG)		D	Commissioning of Ladder logic & spare switching,	11/Feb/2025	17:00	12/Feb/2025	23:00		PLANNED	Approved	11-Feb-25	17:00	12-Feb-25	23:00	
254	RQ205973	OCC_227	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT AJMER(PG)		D	AMP Work	11/Feb/2025	09:00	11/Feb/2025	18:00		PLANNED	Approved	11-Feb-25	09:00	11-Feb-25	18:00	
255	RQ205951	OCC_227	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 4 AT KOTESHWAR(PG)		D	For implementation of updated mechanical protection settings and AMP.	10/Feb/2025	09:30	11/Feb/2025	18:00		PLANNED	Approved	10-Feb-25	09:30	11-Feb-25	18:00	
256	RQ205933	OCC_227	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 5 AT FATEHGARH_II(PG)		D	Commissioning of Ladder logic & spare switching,	09/Feb/2025	17:00	10/Feb/2025	23:00		PLANNED	Approved	09-Feb-25	17:00	10-Feb-25	23:00	
257	RQ205920	OCC_227	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT BHADLA_2 (PG)		D	CSD Fine Tuning, Attending Punch Points	07/Feb/2025	17:00	08/Feb/2025	23:00		PLANNED	Approved	07-Feb-25	17:00	08-Feb-25	23:00	
258	RQ205932	OCC_227	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG)		C	For modification in the relay panel wiring & testing of ICT relay as per new approved scheme	07/Feb/2025	17:00	08/Feb/2025	23:00		PLANNED	Approved	07-Feb-25	17:00	08-Feb-25	23:00	
259	RQ205950	OCC_227	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 3 AT KOTESHWAR(PG)		D	For implementation of updated mechanical protection settings and AMP.	07/Feb/2025	09:30	08/Feb/2025	18:00		PLANNED	Approved	07-Feb-25	09:30	08-Feb-25	18:00	
260	RQ205919	OCC_227	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BHADLA_2 (PG)		D	AMP of ICT, CSD Fine Tuning	05/Feb/2025	17:00	06/Feb/2025	23:00		PLANNED	Approved	05-Feb-25	17:00	06-Feb-25	23:00	

261	RQ205931	OCC_227	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG)		D	For Spare ICT switching, AMP & CoE compliances	05/Feb/2025	17:00	06/Feb/2025	23:00		PLANNED	Approved	05-Feb-25	17:00	06-Feb-25	23:00	
262	RQ205949	OCC_227	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 2 AT KOTESHWAR(PG)		D	For implementation of updated mechanical protection settings and AMP.	05/Feb/2025	09:30	06/Feb/2025	18:00		PLANNED	Approved	05-Feb-25	09:30	06-Feb-25	18:00	
263	RQ205969	OCC_227	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT CHITTORGARH(PG)		C	Amp work and insulation coating in tertiary ckt	05/Feb/2025	09:00	06/Feb/2025	18:00		PLANNED	Approved	05-Feb-25	09:00	06-Feb-25	18:00	
264	RQ205983	OCC_227	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT MEERUT_PMSTL (UP)		D	AMP WORK AND PROTECTION IOM COMPLIANCE WORK	05/Feb/2025	08:00	05/Feb/2025	18:00		PLANNED	Approved	05-Feb-25	08:00	05-Feb-25	18:00	
265	RQ205918	OCC_227	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG)		D	AMP of ICT	03/Feb/2025	17:00	04/Feb/2025	23:00		PLANNED	Approved	03-Feb-25	17:00	04-Feb-25	23:00	
266	RQ205930	OCC_227	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG)		D	For Spare ICT switching, AMP & CoE compliances	03/Feb/2025	17:00	04/Feb/2025	23:00		PLANNED	Approved	03-Feb-25	17:00	04-Feb-25	23:00	
267	RQ205948	OCC_227	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 1 AT KOTESHWAR(PG)		D	For implementation of updated mechanical protection settings and AMP.	03/Feb/2025	09:30	04/Feb/2025	18:00		PLANNED	Approved	03-Feb-25	09:30	04-Feb-25	18:00	
268	RQ205968	OCC_227	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT CHITTORGARH(PG)		C	Amp work and insulation coating in tertiary ckt	03/Feb/2025	09:00	04/Feb/2025	18:00		PLANNED	Approved	03-Feb-25	09:00	04-Feb-25	18:00	
269	RQ205982	OCC_227	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT MEERUT_PMSTL (UP)		D	AMP WORK AND PROTECTION IOM COMPLIANCE WORK	03/Feb/2025	08:00	03/Feb/2025	18:00		PLANNED	Approved	03-Feb-25	08:00	03-Feb-25	18:00	
270	RQ205992	OCC_227	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL)		D	For scheme checking work	02/Feb/2025	09:00	02/Feb/2025	17:00		PLANNED	Approved	02-Feb-25	09:00	02-Feb-25	17:00	
271	RQ205917	OCC_227	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG)		D	AMP of ICT	01/Feb/2025	17:00	02/Feb/2025	23:00		PLANNED	Approved	01-Feb-25	17:00	02-Feb-25	23:00	
272	RQ205929	OCC_227	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG)		D	For Spare ICT switching, AMP & CoE compliances	01/Feb/2025	17:00	02/Feb/2025	23:00		PLANNED	Approved	01-Feb-25	17:00	02-Feb-25	23:00	
273	RQ205991	OCC_227	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL)		D	For scheme checking work	01/Feb/2025	09:00	01/Feb/2025	17:00		PLANNED	Approved	01-Feb-25	09:00	01-Feb-25	17:00	
274	RQ205488	OCC_227	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT HAPUR(UP)	UPPTCL	C	Normalization of 1500 MVA ICT-2, Spare phase will be free and 1500 ICT-2 will be charge with R, Y & B phase	22/Feb/2025	10:00	22/Feb/2025	12:00		PLANNED	Approved	22-Feb-25	10:00	22-Feb-25	12:00	
275	RQ205501	OCC_227	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT GR.NOIDA_2(UPC)	UPPTCL	C	R phase will be free, 1500 MVA ICT-1 will charge Yph, Bph and spare Phase	21/Feb/2025	09:00	21/Feb/2025	10:00		PLANNED	Approved	21-Feb-25	09:00	21-Feb-25	10:00	
276	RQ205489	OCC_227	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT HAPUR(UP)	UPPTCL	C	Annual Testing & Maintenance	18/Feb/2025	10:00	28/Feb/2025	12:00		PLANNED	Approved	18-Feb-25	10:00	28-Feb-25	12:00	

277	RQ206668	OCC_227	stuup_sd	TRANSFORMER	765/21 KV 825 MVA GT 2 AT LALITPUR(LPG)	UPPTCL	C	For Preventive checks of Unit#2 associated GT-bay Clamp & connectors tightness chacking , GT & UT Monsoon protection & To attend oil leakage if any.	10/Feb/2025	10:00	05/Mar/2025	18:00	UPPCL Approved outage of LPGCL Unit#2 (660 MW) For AOH	PLANNED	Approved	10-Feb-25	10:00	05-Mar-25	18:00	
278	RQ205447	OCC_227	stuup_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 2 AT UNNAO(UP)	UPPTCL	C	* For servicing <(>&<)> overhauling of OLTC And annual maintenance OF 1000 >X MVA ICT-2	06/Feb/2025	09:00	07/Feb/2025	18:00		PLANNED	Approved	06-Feb-25	8:00	07-Feb-25	16:00	To be return by 16:00 hrs
279	RQ205448	OCC_227	stuup_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 1 AT UNNAO(UP)	UPPTCL	C	* For servicing <(>&<)> over hauling of OLTC And annual maintenance OF >X 1000 MVA ICT-I	04/Feb/2025	09:00	05/Feb/2025	18:00		PLANNED	Approved	04-Feb-25	8:00	05-Feb-25	16:00	To be return by 16:00 hrs
280	RQ205545	OCC_227	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT AGRA FATEHBAD(UP)	UPPTCL	D	* For Annual Testing and Maintenance of ICT units, Relay and associated >X elements.	03/Feb/2025	09:00	04/Feb/2025	18:00		PLANNED	Approved	03-Feb-25	09:00	04-Feb-25	18:00	
281	RQ206219	OCC_227	slcds_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	21/Feb/2025	08:00	21/Feb/2025	18:00		PLANNED	Approved	21-Feb-25	08:00	21-Feb-25	18:00	
282	RQ206217	OCC_227	slcds_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT ANTA(RS)	RRVPNL	D	Quarterly Maintenance and testing of bay equipments.	07/Feb/2025	08:00	07/Feb/2025	18:00		PLANNED	Approved	07-Feb-25	08:00	07-Feb-25	18:00	
283	RQ206220	OCC_227	slcds_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT ANTA(RS)	RRVPNL	D	Quarterly Maintenance and testing of bay equipments.	05/Feb/2025	08:00	05/Feb/2025	18:00		PLANNED	Approved	05-Feb-25	08:00	05-Feb-25	18:00	
284	RQ206214	OCC_227	slcds_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT ANTA(RS)	RRVPNL	D	Quarterly Maintenance and testing of bay equipments.	03/Feb/2025	08:00	03/Feb/2025	18:00		PLANNED	Approved	03-Feb-25	08:00	03-Feb-25	18:00	
285	RQ206757	OCC_227	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT AGRA(PG)	POWER GRID	D	Implementation of Interlock of BUI Protection with OCEF, OSR Modification, AMP	12/Feb/2025	08:00	12/Feb/2025	18:00		PLANNED	Approved	12-Feb-25	08:00	12-Feb-25	18:00	
286	RQ206758	OCC_227	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT AGRA(PG)	POWER GRID	D	Implementation of Interlock of BUI Protection with OCEF, OSR Modification, AMP	10/Feb/2025	08:00	10/Feb/2025	18:00		PLANNED	Approved	10-Feb-25	08:00	10-Feb-25	18:00	
287	RQ206749	OCC_227	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT VARANASI(PG)	POWER GRID	D	AMP Work	07/Feb/2025	08:00	08/Feb/2025	18:00		PLANNED	Approved	07-Feb-25	08:00	08-Feb-25	18:00	
288	RQ206752	OCC_227	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BAREILLY_2(PG)	POWER GRID	D	To replace vulnerable polymer insulator with glass type insulator	06/Feb/2025	10:00	06/Feb/2025	16:00		PLANNED	Approved	06-Feb-25	10:00	06-Feb-25	16:00	
289	RQ206750	OCC_227	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT VARANASI(PG)	POWER GRID	D	AMP Work	05/Feb/2025	08:00	06/Feb/2025	18:00		PLANNED	Approved	05-Feb-25	08:00	06-Feb-25	18:00	
290	RQ206751	OCC_227	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BAREILLY_2(PG)	POWER GRID	D	To replace vulnerable polymer insulator with glass type insulator	04/Feb/2025	10:00	04/Feb/2025	16:00		PLANNED	Approved	04-Feb-25	10:00	04-Feb-25	16:00	

291	RQ206761	OCC_227	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BALIA(PG)	POWER GRID	D	AMP Work	04/Feb/2025	08:00	04/Feb/2025	18:00		PLANNED	Approved	04-Feb-25	08:00	04-Feb-25	18:00	
292	RQ205780	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-2		D	For rectification of shut down nature defects	28/Feb/2025	16:00	28/Feb/2025	21:00		PLANNED	Approved					Clubbed with 368
293	RQ205831	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-3		D	For scheme checking work	28/Feb/2025	08:00	28/Feb/2025	18:00		PLANNED	Approved					Clubbed with 666
294	RQ205779	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-1		D	For rectification of shut down nature defects	27/Feb/2025	16:00	27/Feb/2025	21:00		PLANNED	Approved					Clubbed with 467
295	RQ205850	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-1		D	400kV Busbar Relay Retrofitment work.	27/Feb/2025	09:00	28/Feb/2025	18:00		PLANNED	Approved	27-Feb-25	09:00	28-Feb-25	18:00	
296	RQ206579	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-MALERKOTLA (PG) CKT-1		D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	27/Feb/2025	08:00	27/Feb/2025	18:00	Kindly approve.	PLANNED	Approved	27-Feb-25	08:00	27-Feb-25	18:00	
297	RQ205830	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-2		D	For scheme checking work	27/Feb/2025	08:00	27/Feb/2025	18:00		PLANNED	Approved					Clubbed with 667
298	RQ206527	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-2		D	Tr. Line AMP work(Jumper Bolt/Nut Loose,Vibration damper Loose, Spacers Damaged)	27/Feb/2025	08:00	27/Feb/2025	18:00	Kindly approve.	PLANNED	Rejected					Shutdown may be postponed to next OCC due to very low voltage scnerio (360-370KV) in JK due to peak winter
299	RQ205829	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-1		D	For scheme checking work	26/Feb/2025	08:00	26/Feb/2025	18:00		PLANNED	Approved					Clubbed with 668
300	RQ205693	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH_III(PG) (PRTL) CKT-2		D	For Line bay AMP works	25/Feb/2025	17:00	26/Feb/2025	23:00		PLANNED	Approved	25-Feb-25	17:00	26-Feb-25	23:00	May be given from 1700 Hrs/One circuit shutdown at a time from both end
301	RQ206512	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRS S XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-1		D	Rectification of S/D nature defects of the line	25/Feb/2025	09:00	25/Feb/2025	18:00	Kindly approve.	PLANNED	Rejected					Shutdown may be postponed to next OCC due to very low voltage scnerio (360-370KV) in JK due to peak winter/ May be allowed after 14:00Hrs
302	RQ205849	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-1		D	400kV Busbar Relay Retrofitment work.	25/Feb/2025	09:00	26/Feb/2025	18:00		PLANNED	Approved	25-Feb-25	09:00	26-Feb-25	18:00	
303	RQ206547	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-DEEPALPUR(HKT) (PG) CKT-1		D	Rectification of S/D nature defects of the line	25/Feb/2025	08:00	25/Feb/2025	18:00	Kindly approve.	PLANNED	Approved	25-Feb-25	08:00	25-Feb-25	18:00	
304	RQ206526	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-1		D	Tr. Line AMP work(Jumper Bolt/Nut Loose,Vibration damper Loose, Spacers Damaged)	25/Feb/2025	08:00	25/Feb/2025	18:00	Kindly approve.	PLANNED	Rejected					Shutdown may be postponed to next OCC due to very low voltage scnerio (360-370KV) in JK due to peak winter

305	RQ205717	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1		C	For attending major Sag Mismatch issue in between location no 293-301 & AMP of Line bay Equipments	25/Feb/2025	08:00	28/Feb/2025	18:00		PLANNED	Approved	25-Feb-25	16:00	28-Feb-25	23:00	May be given from 1600 Hrs/One circuit shutdown at a time from both end
306	RQ205742	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-2		D	Relay testing & taking new commissioning line reactor in service	25/Feb/2025	08:00	25/Feb/2025	18:00		PLANNED	Approved	25-Feb-25	08:00	25-Feb-25	18:00	
307	RQ205778	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2		D	For rectification of shut down nature defects	24/Feb/2025	16:00	24/Feb/2025	21:00		PLANNED	Approved					Clubbed with 367
308	RQ205768	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(PG)-BHIWANI(BB) (PG)		C	453, 451, 455 ISOLATOR RETROFITMENT IN ADD CAP	24/Feb/2025	10:00	28/Feb/2025	18:00	Add cap isolator retrofitment	PLANNED	Rejected					Duplicate entry
309	RQ205722	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TEHRI(THDC)-KOTESHWAR(PG) (PG) CKT-1		D	For Testing DEF protection	24/Feb/2025	09:30	25/Feb/2025	18:00		PLANNED	Approved	24-Feb-25	09:30	25-Feb-25	18:00	May be given SUBJECT to real time grid conditions/One circuit shutdown from both end at a time/Subject to no generation evacuation constraints
310	RQ206510	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH-WAGOORA (PG) CKT-1		D	Rectification of S/D nature defects of the line	24/Feb/2025	09:00	24/Feb/2025	18:00	Kindly approve.	PLANNED	Rejected					Shutdown may be postponed to next OCC due to very low voltage scnerio (360-370KV) in JK due to peak winter
311	RQ206578	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-KAITHAL(PG) (PG) CKT-1		D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	24/Feb/2025	08:00	24/Feb/2025	18:00	Kindly approve.	PLANNED	Approved	24-Feb-25	08:00	24-Feb-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC consent
312	RQ205709	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-JHATIKARA(PG) (DTL) CKT-2		D	SD NATURE DEFECTS RECTIFICATION	24/Feb/2025	08:00	24/Feb/2025	18:00		PLANNED	Approved	24-Feb-25	15:00	24-Feb-25	23:59	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/May be allowed from 15:00Hrs
313	RQ205741	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-1		D	Relay testing & taking new commissioning line reactor in service & For attending SD nature defects by BLLB TLM	24/Feb/2025	08:00	24/Feb/2025	18:00	non-auto mode of A/R of other parallel ckt. 400 kV MNP-BLB ckt-2	PLANNED	Approved	24-Feb-25	08:00	24-Feb-25	18:00	
314	RQ206567	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-2		D	REF Relay Retrofitting of Line Reactor	24/Feb/2025	08:00	24/Feb/2025	18:00	Kindly approve.	PLANNED	Approved	24-Feb-25	08:00	24-Feb-25	18:00	May be given subject to no other line shutdown from both end
315	RQ206568	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-3		D	REF Relay Retrofitting of Line Reactor	24/Feb/2025	08:00	24/Feb/2025	18:00	Kindly approve.	PLANNED	Approved	23-Feb-25	08:00	23-Feb-25	18:00	
316	RQ205692	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH_III(PG) (PRTL) CKT-1		D	For Line bay AMP works	23/Feb/2025	17:00	24/Feb/2025	23:00		PLANNED	Approved	23-Feb-25	17:00	24-Feb-25	23:00	May be given from 1700 Hrs/One circuit shutdown at a time from both end
317	RQ206511	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_2(NH)-WAGOORA(PG) (PG) CKT-1		D	Rectification of S/D nature defects of the line	23/Feb/2025	09:00	23/Feb/2025	18:00	Kindly approve.	PLANNED	Approved	23-Feb-25	09:00	23-Feb-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NHPC consent/Subject to no generation evacuation constraints

318	RQ206566	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-JALANDHAR (PG) CKT-2		D	Line equipment AMP work.	23/Feb/2025	08:00	23/Feb/2025	11:00	Kindly approve.	PLANNED	Approved	23-Feb-25	08:00	23-Feb-25	11:00	
319	RQ205802	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1		D	AMP work of Line Equipments by Jaipur South & Additional glass disc insertion by KOTA: LOA given	23/Feb/2025	08:00	24/Feb/2025	18:00	Non auto for 400 kv RAPPD-Kota, subject to weather permitting and consent from RAPP	PLANNED	Approved	23-Feb-25	08:00	24-Feb-25	18:00	
320	RQ205873	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH (PG) (DTL) CKT-1		D	400kv 406 Main Bay Lbb/BUS BAR Relay retrofit and testing work	23/Feb/2025	08:00	23/Feb/2025	18:00	400kv 406 Main Bay Lbb/BUS BAR Relay retrofit and testing work	PLANNED	Approved					May be allowed subject to Delhi consent/ Shutdown duration must be max 3 hours/ Utility may apply the shutdown in D-5 basis to NRLDC for approval on real time grid condition/
321	RQ206513	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH-WAGOORA (PG) CKT-2		D	Rectification of S/D nature defects of the line	22/Feb/2025	09:00	22/Feb/2025	18:00	Kindly approve.	PLANNED	Rejected					Shutdown may be postponed to next OCC due to very low voltage scnerio (360-370KV) in JK due to peak winter
322	RQ206546	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANCHKULA-ABDULLAPUR (PG) CKT-2		D	Rectification of S/D nature defects of the line	22/Feb/2025	08:00	22/Feb/2025	18:00	Kindly approve.	PLANNED	Approved	22-Feb-25	08:00	22-Feb-25	18:00	
323	RQ206577	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1		D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	22/Feb/2025	08:00	22/Feb/2025	18:00	Kindly approve.	PLANNED	Approved	22-Feb-25	08:00	22-Feb-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/Subject to Delhi consent
324	RQ205840	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-2		D	For scheme checking work	22/Feb/2025	08:00	22/Feb/2025	18:00		PLANNED	Approved	22-Feb-25	16:00	22-Feb-25	23:00	May be given from 1600 Hrs/One circuit shutdown at a time from both end
325	RQ206565	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-JALANDHAR (PG) CKT-1		D	Line equipment AMP work.	22/Feb/2025	08:00	22/Feb/2025	11:00	Kindly approve.	PLANNED	Approved	22-Feb-25	08:00	22-Feb-25	11:00	
326	RQ205708	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-DWARKA (PG) (PG)		D	SD NATURE DEFECTS RECTIFICATION	22/Feb/2025	08:00	22/Feb/2025	18:00		PLANNED	Approved	22-Feb-25	08:00	22-Feb-25	18:00	
327	RQ205740	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABGARH-MAHARANIBAGH (PG) CKT-1		D	Relay testing & rectification of CoE observations	22/Feb/2025	08:00	22/Feb/2025	18:00		PLANNED	Approved	22-Feb-25	08:00	22-Feb-25	18:00	
328	RQ205777	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1		D	For rectification of shut down nature defects	21/Feb/2025	16:00	21/Feb/2025	21:00		PLANNED	Approved					Clubbed with 466
329	RQ205721	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TEHRI(THDC)-KOTESHWAR(PG) (PG) CKT-2		D	For Testing DEF protection	21/Feb/2025	09:30	22/Feb/2025	18:00		PLANNED	Approved	21-Feb-25	09:30	22-Feb-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/Subject to no generation evacuation constraints
330	RQ205803	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-2		D	Additional glass disc insertion: LOA given	21/Feb/2025	08:00	22/Feb/2025	18:00	Non auto for 400 kv RAPPD-Jaipur South, subject to weather permitting and consent from RAPP	PLANNED	Approved	21-Feb-25	08:00	22-Feb-25	18:00	

331	RQ205839	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-1		D	For scheme checking work	21/Feb/2025	08:00	21/Feb/2025	18:00		PLANNED	Approved	21-Feb-25	16:00	21-Feb-25	23:00	May be given from 1600 Hrs/One circuit shutdown at a time from both end
332	RQ205807	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1		D	Non-auto mode for tower tightening & missing tower member fixing above waist leve	21/Feb/2025	08:00	28/Feb/2025	18:00	Non-auto mode for tower tightening & missing tower member fixing above waist leve	PLANNED	Approved	21-Feb-25	08:00	28-Feb-25	18:00	
333	RQ205808	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2		D	Non-auto mode for tower tightening & missing tower member fixing above waist leve	21/Feb/2025	08:00	28/Feb/2025	18:00	Non-auto mode for tower tightening & missing tower member fixing above waist leve	PLANNED	Approved	21-Feb-25	08:00	28-Feb-25	18:00	
334	RQ205707	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA-DWARKA (PG)		D	SD NATURE DEFECTS RECTIFICATION & 411 bay Y-phase CT replacement	21/Feb/2025	08:00	21/Feb/2025	18:00	SD NATURE DEFECTS RECTIFICATIO N & 411 bay Y-phase CT replacement	PLANNED	Approved	21-Feb-25	15:00	21-Feb-25	23:59	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/May be allowed from 15:00Hrs
335	RQ205739	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABGARH(P G)-NAWADA(HV) (PG) CKT-1		D	Relay testing & rectification of CoE observations	21/Feb/2025	08:00	21/Feb/2025	18:00		PLANNED	Approved	21-Feb-25	08:00	21-Feb-25	18:00	
336	RQ205887	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-4		D	400kV 427 Main Bay Lbb/BUS BAR Relay retrofit and testing work	21/Feb/2025	08:00	21/Feb/2025	18:00	400kV 427 Main Bay Lbb/BUS BAR Relay retrofit and testing work	PLANNED	Approved					Shutdown duration must be max 3 hours/ Utility may apply the shutdown in D-5 basis to NRLDC for approval on real time grid condition/
337	RQ205752	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-2		D	AMP work of Line Equipments	20/Feb/2025	09:00	20/Feb/2025	20:00	AMP work of Line Equipments	PLANNED	Approved	20-Feb-25	09:00	20-Feb-25	20:00	
338	RQ206545	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANCHKULA-ABDULLAPUR (PG) CKT-1		D	Rectification of S/D nature defects of the line	20/Feb/2025	08:00	20/Feb/2025	18:00	Kindly approve.	PLANNED	Approved	20-Feb-25	08:00	20-Feb-25	18:00	
339	RQ205838	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTSL) CKT-2		D	For scheme checking work	20/Feb/2025	08:00	20/Feb/2025	18:00		PLANNED	Approved					Clubbed with 663
340	RQ205697	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-CHITTORGARH(P G) (PG) CKT-2		D	for shut down releated work in line	20/Feb/2025	08:00	20/Feb/2025	18:00	CKT 1 IN NON AUTO M0de	PLANNED	Approved	20-Feb-25	15:00	20-Feb-25	23:00	May be given from 1500 Hrs/One circuit shutdown at a time from both end
341	RQ205706	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (PG) CKT-2		D	SD NATURE DEFECTS RECTIFICATION & Tie Isolator Replacement & Finger replacement	20/Feb/2025	08:00	20/Feb/2025	18:00	Tie Isolator Replacement & Finger replacement	PLANNED	Approved	20-Feb-25	15:00	20-Feb-25	23:59	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/May be allowed from 15:00Hrs
342	RQ205874	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH (PG) (DTL) CKT-1		D	400kV 404 Main Bay Lbb/BUS BAR Relay retrofit and testing work	20/Feb/2025	08:00	20/Feb/2025	18:00	400kV 404 Main Bay Lbb/BUS BAR Relay retrofit and testing work	PLANNED	Approved					May be allowed subject to Delhi consent/ Shutdown duration must be max 3 hours/ Utility may apply the shutdown in D-5 basis to NRLDC for approval on real time grid condition/

343	RQ205720	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTESWAR(TH)-KOTESHWAR(PG) (PG) CKT-2		D	For installation and testing of differential relay	19/Feb/2025	09:30	20/Feb/2025	18:00		PLANNED	Approved	19-Feb-25	09:30	20-Feb-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/Subject to no generation evacuation constraints
344	RQ205837	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTS) CKT-1		D	For scheme checking work	19/Feb/2025	08:00	19/Feb/2025	18:00		PLANNED	Approved					Clubbed with 664
345	RQ205696	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-1		D	for shut down releated work in line	19/Feb/2025	08:00	19/Feb/2025	18:00	CKT 2 IN NON AUTO M0de	PLANNED	Approved	19-Feb-25	15:00	19-Feb-25	23:00	May be given from 1500 Hrs/One circuit shutdown at a time from both end
346	RQ205875	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH (PG) (DTL) CKT-2		D	400kV 407 Main Bay Lbb/BUS BAR Relay retrofit and testing work	19/Feb/2025	08:00	19/Feb/2025	18:00	400kV 407 Main Bay Lbb/BUS BAR Relay retrofit and testing work	PLANNED	Approved					May be allowed subject to Delhi consent/ Shutdown duration must be max 3 hours/ Utility may apply the shutdown in D-5 basis to NRLDC for approval on real time grid condition/
347	RQ205751	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-1		D	AMP work of Line Equipments	18/Feb/2025	09:00	18/Feb/2025	20:00	AMP work of Line Equipments	PLANNED	Approved	18-Feb-25	09:00	18-Feb-25	20:00	
348	RQ205806	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-BABAI(RS) (NRSS36) CKT-1		D	For rectification of shut down nature defects	18/Feb/2025	08:00	18/Feb/2025	18:00	For rectification of shut down nature defects	PLANNED	Approved	18-Feb-25	08:00	18-Feb-25	18:00	
349	RQ206562	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA-PANCHKULA (PG) CKT-1		D	AR in Non auto mode required.	18/Feb/2025	08:00	18/Feb/2025	18:00	Kindly approve.	PLANNED	Approved	18-Feb-25	08:00	18-Feb-25	18:00	
350	RQ205872	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1		C	41189L isolator retrofiting work at DTL bawana ss	18/Feb/2025	08:00	20/Feb/2025	18:00	41189L isolator retrofiting work at DTL bawana ss	PLANNED	Approved	18-Feb-25	08:00	20-Feb-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/Subject to Delhi consent
351	RQ205712	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-KANKROLI(PG) (PG) CKT-1		D	For attending S/D nature defects	18/Feb/2025	08:00	18/Feb/2025	18:00	Non Auto of 400 KV RAPP-Kankroli CKT	PLANNED	Approved	18-Feb-25	15:00	18-Feb-25	23:00	May be given from 1500 Hrs/One circuit shutdown at a time from both end
352	RQ206561	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA-PANCHKULA (PG) CKT-2		D	For TLM Maintenance work and Line Bay AMP activities	18/Feb/2025	08:00	18/Feb/2025	18:00	Kindly approve.	PLANNED	Approved	18-Feb-25	08:00	18-Feb-25	18:00	
353	RQ205719	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTESWAR(TH)-KOTESHWAR(PG) (PG) CKT-1		D	For installation and testing of differential relay	17/Feb/2025	09:30	18/Feb/2025	18:00		PLANNED	Approved	17-Feb-25	09:30	18-Feb-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/Subject to no generation evacuation constraints
354	RQ206713	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-NAKODAR(PSG) (PG) CKT-1		D	AR in Non auto mode required.	17/Feb/2025	09:00	17/Feb/2025	14:00	Kindly approve.	PLANNED	Approved	17-Feb-25	09:00	17-Feb-25	14:00	
355	RQ206712	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-NAKODAR(PSG) (PG) CKT-1		D	AR in Non auto mode required.	17/Feb/2025	09:00	17/Feb/2025	14:00	Kindly approve.	PLANNED	Approved	17-Feb-25	09:00	17-Feb-25	14:00	
356	RQ205848	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-2		D	400kV Busbar Relay Retrofitment work and Tie LBB backtrip testing.	17/Feb/2025	09:00	18/Feb/2025	18:00		PLANNED	Approved	17-Feb-25	15:00	18-Feb-25	23:00	May be given from 1500 Hrs/One circuit shutdown at a time from both end

357	RQ206711	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-DHANANSU(PG) (PG) CKT-1		D	TLM AMP work and Line equipment AMP work.	17/Feb/2025	09:00	17/Feb/2025	14:00	Kindly approve.	PLANNED	Approved	17-Feb-25	09:00	17-Feb-25	14:00	
358	RQ206575	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-2		D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	17/Feb/2025	08:00	17/Feb/2025	18:00	Kindly approve.	PLANNED	Approved	17-Feb-25	08:00	17-Feb-25	18:00	
359	RQ206560	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA-PANCHKULA (PG) CKT-2		D	AR in Non auto mode required.	17/Feb/2025	08:00	17/Feb/2025	18:00	Kindly approve.	PLANNED	Approved	17-Feb-25	08:00	17-Feb-25	18:00	
360	RQ205705	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (DTL) CKT-1		D	SD NATURE DEFECTS RECTIFICATION & Tie Isolator Replacement & Finger replacement	17/Feb/2025	08:00	17/Feb/2025	18:00	Tie Isolator Replacement & Finger replacement	PLANNED	Approved	17-Feb-25	15:00	17-Feb-25	23:59	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/May be allowed from 15:00Hrs
361	RQ205882	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-1		D	400kV 424 Main Bay Lbb/BUS BAR Relay retrofit and testing work	17/Feb/2025	08:00	20/Feb/2025	18:00	400kV 424 Main Bay Lbb/BUS BAR Relay retrofit and testing work	PLANNED	Approved					Date may be revised to 17.01.2025/ Shutdown duration must be max 3 hours/ Utility may apply the shutdown in D-5 basis to NRLDC for approval on real time grid condition/
362	RQ206559	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA-PANCHKULA (PG) CKT-1		D	For TLM Maintenance work and Line Bay AMP activities	17/Feb/2025	08:00	17/Feb/2025	18:00	Kindly approve.	PLANNED	Approved	17-Feb-25	08:00	17-Feb-25	18:00	
363	RQ205832	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTL)-KHETRI (PKTSL) (PBTL) CKT-4		D	For scheme checking work	16/Feb/2025	08:00	16/Feb/2025	18:00		PLANNED	Approved					Clubbed with 665
364	RQ205878	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-1		D	400kV 421 Main Bay Lbb/BUS BAR Relay retrofit and testing work	16/Feb/2025	08:00	16/Feb/2025	18:00	400kV 421 Main Bay Lbb/BUS BAR Relay retrofit and testing work	PLANNED	Approved					Shutdown duration must be max 3 hours/ Utility may apply the shutdown in D-5 basis to NRLDC for approval on real time grid condition/
365	RQ205699	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLAYAT SOLAR NTPC_1 - KOLAYAT SOLAR NTPC_2 (NTPC_KOLAYAT SL) CKT-1		D	Placing of Spacers in Jack Bus	15/Feb/2025	17:00	17/Feb/2025	23:00		PLANNED	Approved	15-Feb-25	17:00	17-Feb-25	23:00	
366	RQ205688	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2		D	For Line bay AMP	15/Feb/2025	17:00	16/Feb/2025	23:00		PLANNED	Approved	15-Feb-25	17:00	16-Feb-25	23:00	May be given from 1700 Hrs/One circuit shutdown at a time from both end
367	RQ205902	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2		D	For installation of bird diverters	15/Feb/2025	16:00	28/Feb/2025	23:00		PLANNED	Approved	15-Feb-25	16:00	28-Feb-25	23:00	May be given from 16:00Hrs/Max two ckt shutdown at a time from Bhadla(PG) end
368	RQ205904	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-2		D	For installation of bird diverters	15/Feb/2025	16:00	28/Feb/2025	23:00		PLANNED	Approved	15-Feb-25	16:00	28-Feb-25	23:00	May be given from 16:00Hrs/Max two ckt shutdown at a time from Bhadla(PG) end
369	RQ205847	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1		D	400kV Busbar Relay Retrofitment work and Tie LBB backtrip testing.	15/Feb/2025	09:00	16/Feb/2025	18:00		PLANNED	Approved	15-Feb-25	15:00	16-Feb-25	23:00	May be given from 1500 Hrs/One circuit shutdown at a time from both end

370	RQ205846	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-1		D	400kV Busbar Relay Retrofitment work and Tie LBB backtrip testing. & Shutdown nature defects rectification by Jaipur South	15/Feb/2025	09:00	16/Feb/2025	18:00	400kV Busbar Relay Retrofitment work and Tie LBB backtrip testing. & Shutdown nature defects rectification by Jaipur South	PLANNED	Approved	15-Feb-25	09:00	16-Feb-25	18:00	
371	RQ205892	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-DEHRADUN (PG) CKT-1		D	Shutdown nature defects rectification	15/Feb/2025	08:00	16/Feb/2025	19:00	Non auto mode of 400 KV BAGHPAT-SAHARANPUR & 400 KV DEHRADUN ROORKEE Line required	PLANNED	Approved	15-Feb-25	08:00	16-Feb-25	19:00	
372	RQ206574	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-1		D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	15/Feb/2025	08:00	15/Feb/2025	18:00	Kindly approve.	PLANNED	Approved	15-Feb-25	08:00	15-Feb-25	18:00	
373	RQ205871	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1		C	41289A isolator retrofitting work at DTL bawana ss	15/Feb/2025	08:00	17/Feb/2025	18:00	41289A isolator retrofitting work at DTL bawana ss	PLANNED	Approved	15-Feb-25	08:00	17-Feb-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/Subject to Delhi consent
374	RQ205799	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-NAKODAR(PSG) (PG) CKT-1		D	FOR AMP	14/Feb/2025	08:00	14/Feb/2025	18:00	FOR AMP	PLANNED	Approved	14-Feb-25	08:00	14-Feb-25	18:00	
375	RQ205894	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH-MAHARANIBAGH (PG) CKT-1		D	Shutdown nature defects rectification	14/Feb/2025	08:00	15/Feb/2025	19:00	Non auto mode of 400 KV BALLABHGARH (PG)-NAWADA(HV) & 400 KV GR.NOIDA(UP C)-NAWADA(HV) line required	PLANNED	Approved	14-Feb-25	08:00	15-Feb-25	19:00	
376	RQ205687	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1		D	For Line bay AMP	13/Feb/2025	17:00	14/Feb/2025	23:00		PLANNED	Approved	13-Feb-25	17:00	14-Feb-25	23:00	May be given from 1700 Hrs/One circuit shutdown at a time from both end
377	RQ206708	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_1(NH)-JALANDHAR(PG) (PG) CKT-1		D	AR in Non auto mode required.	13/Feb/2025	09:00	13/Feb/2025	14:00	Kindly approve.	PLANNED	Approved	13-Feb-25	09:00	13-Feb-25	14:00	
378	RQ206707	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_1(NH)-JALANDHAR(PG) (PG) CKT-2		D	AMP OF LINE & LINE BAY EQUIPMENTS & Washing of Yard Equipments	13/Feb/2025	09:00	13/Feb/2025	14:00	Kindly approve.	PLANNED	Approved	13-Feb-25	09:00	13-Feb-25	14:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NHPC consent/No generation evacuation constraints
379	RQ205844	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-2		D	400kV Busbar Relay Retrofitment work and Tie LBB backtrip testing.	13/Feb/2025	09:00	14/Feb/2025	18:00		PLANNED	Approved	13-Feb-25	09:00	14-Feb-25	18:00	

380	RQ205845	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-2		D	400kV Busbar Relay Retrofitment work and Tie LBB backtrip testing & Shutdown nature defects rectification by Jaipur South	13/Feb/2025	09:00	14/Feb/2025	18:00	DEFECT RECTIFICATION WORK & BUSBAR RELAY RETROFITMENT WORK	PLANNED	Approved	13-Feb-25	09:00	14-Feb-25	18:00		
381	RQ205893	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-SAHARANPUR (PG) CKT-1		D	Shutdown nature defects rectification	13/Feb/2025	08:00	14/Feb/2025	19:00	Non auto mode of 400 KV BAGHPAT-DEHRADUN & 400 KV ROORKEE-SAHARANPUR Line	PLANNED	Approved	13-Feb-25	08:00	14-Feb-25	19:00		
382	RQ205701	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-2		D	For Line bay AMP	13/Feb/2025	08:00	13/Feb/2025	18:00		PLANNED	Approved	13-Feb-25	08:00	13-Feb-25	18:00		
383	RQ205767	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-HISSAR(PG) (PG) CKT-1		C	410 89B, 411 89A and 41089L Isolators retrofitment in add cap	12/Feb/2025	10:00	21/Feb/2025	18:00	Add cap isolator retrofitment	PLANNED	Approved	12-Feb-25	10:00	21-Feb-25	18:00	400 KV FATEHABAD(PG)-BHIWANI(BB) (PG) CKT-1 Line bypass at Hissar / Utility either take shutdown of 400 KV FATEHABAD-HISSAR (PG) CKT-1 also along with this shutdown or take Safety clearance for bay switching at Hissar / May be given subject to real time grid conditions/One circuit shutdown from both end at a time	
384	RQ206515	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGLIHAR(JK)-KISHENPUR(PG) (PDD JK) CKT-1		D	For AMP of Line Equipments	12/Feb/2025	09:00	12/Feb/2025	18:00	Kindly approve.	PLANNED	Rejected						Shutdown may be postponed to next OCC due to very low voltage scnerio (360-370KV) in JK due to peak winter
385	RQ205814	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-SIKAR(PG) (RS) CKT-2		D	LINE BAY AND LINE REACTOR AMP WORK	12/Feb/2025	09:00	12/Feb/2025	18:00	LINE BAY AND LINE REACTOR AMP WORK	PLANNED	Approved	12-Feb-25	16:00	12-Feb-25	23:00	May be given from 1600 Hrs/One circuit shutdown at a time from both end	
386	RQ206573	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT-2		D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	12/Feb/2025	08:00	12/Feb/2025	18:00	Kindly approve.	PLANNED	Approved	12-Feb-25	08:00	12-Feb-25	18:00		
387	RQ205870	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1		C	41189A isolator retrofitting work at DTL bawana ss	12/Feb/2025	08:00	14/Feb/2025	18:00	41189A isolator retrofitting work at DTL bawana ss	PLANNED	Approved	12-Feb-25	08:00	14-Feb-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/Subject to Delhi consent	
388	RQ205886	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-3		D	400kV 422 Main Bay Lbb/BUS BAR Relay retrofit and testing work	12/Feb/2025	08:00	12/Feb/2025	18:00	400kV 422 Main Bay Lbb/BUS BAR Relay retrofit and testing work	PLANNED	Approved					Shutdown duration must be max 3 hours/ Utility may apply the shutdown in D-5 basis to NRLDC for approval on real time grid condition/	
389	RQ205771	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-2		D	AMP YEARLY/2Y/SYEARLY WORK	11/Feb/2025	10:00	11/Feb/2025	18:00	AMP YEARLY/2Y/SY EARLY WORK line Equipments	PLANNED	Approved	11-Feb-25	10:00	11-Feb-25	18:00		
390	RQ206552	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH-PATIALA (PG) CKT-1		D	Rectification of S/D nature defects of the line	11/Feb/2025	09:00	11/Feb/2025	18:00	Kindly approve.	PLANNED	Approved	11-Feb-25	09:00	11-Feb-25	18:00		

391	RQ206553	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH-PATIALA (PG) CKT-2		D	AR in Non auto mode required.	11/Feb/2025	09:00	11/Feb/2025	18:00	Kindly approve.	PLANNED	Approved	11-Feb-25	09:00	11-Feb-25	18:00	
392	RQ205813	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-SIKAR(PG) (RS) CKT-1		D	LINE BAY AND LINE REACTOR AMP WORK	11/Feb/2025	09:00	11/Feb/2025	18:00	LINE BAY AND LINE REACTOR AMP WORK	PLANNED	Approved	11-Feb-25	16:00	11-Feb-25	23:00	May be given from 1600 Hrs/One circuit shutdown at a time from both end
393	RQ205843	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-2		D	400kV Busbar Relay Retrofitment work.	11/Feb/2025	09:00	12/Feb/2025	18:00		PLANNED	Approved	11-Feb-25	09:00	12-Feb-25	18:00	
394	RQ205890	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH(PG)-NAWADA(HV) (PG) CKT-1		D	Shutdown nature defects rectification	11/Feb/2025	08:00	12/Feb/2025	20:00	Non auto mode of 400 KV BALLABHGARH-MAHARANIBAGH line required	PLANNED	Approved	11-Feb-25	08:00	12-Feb-25	20:00	
395	RQ205795	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-2		D	For attending SD nature defects	11/Feb/2025	08:00	11/Feb/2025	18:00	non-auto mode of A/R relay of other parallel ckt. 400kV KNP-BLB ckt-3	PLANNED	Approved	11-Feb-25	08:00	11-Feb-25	18:00	
396	RQ205883	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-2		D	400kV 419 Main Bay Lbb/BUS BAR Relay retrofit and testing work	11/Feb/2025	08:00	11/Feb/2025	18:00	400kV 419 Main Bay Lbb/BUS BAR Relay retrofit and testing work	PLANNED	Approved					Shutdown duration must be max 3 hours/ Utility may apply the shutdown in D-5 basis to NRLDC for approval on real time grid condition/
397	RQ205700	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-1		D	For Line bay AMP	11/Feb/2025	08:00	11/Feb/2025	18:00		PLANNED	Approved	11-Feb-25	08:00	11-Feb-25	18:00	
398	RQ205770	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-1		D	AMP YEARLY/2Y/5YEARLY WORK	10/Feb/2025	10:00	10/Feb/2025	18:00	AMP YEARLY/2Y/5Y EARLY WORK line Equipments	PLANNED	Approved	10-Feb-25	10:00	10-Feb-25	18:00	
399	RQ206550	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH(PG)-KOLDAM(NT) (PG) CKT-1		D	Rectification of S/D nature defects of the line	10/Feb/2025	09:00	10/Feb/2025	18:00	Kindly approve.	PLANNED	Approved	10-Feb-25	09:00	10-Feb-25	18:00	
400	RQ206551	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH(PG)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1		D	AR in Non auto mode required.	10/Feb/2025	09:00	10/Feb/2025	18:00	Kindly approve.	PLANNED	Approved	10-Feb-25	09:00	10-Feb-25	18:00	
401	RQ206710	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-DHANANSU(PS) (PG) CKT-1		D	AR in Non auto mode required.	10/Feb/2025	09:00	10/Feb/2025	14:00	Kindly approve.	PLANNED	Approved	10-Feb-25	09:00	10-Feb-25	14:00	
402	RQ206558	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRS SXXIX)-WAGOORA(PG) (NRSS XXIX) CKT-2		D	For AMP of Line Equipments	10/Feb/2025	09:00	10/Feb/2025	18:00	Kindly approve.	PLANNED	Rejected					Shutdown may be postponed to next OCC due to very low voltage scnerio (360-370KV) in JK due to peak winter
403	RQ206514	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGLIHAR(UK)-KISHENPUR(PG) (JKSPDL) CKT-3		D	For AMP of Line Equipments	10/Feb/2025	09:00	10/Feb/2025	11:00	Kindly approve.	PLANNED	Rejected					Shutdown may be postponed to next OCC due to very low voltage scnerio (360-370KV) in JK due to peak winter

404	RQ206709	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-NAKODAR(PSG) (PG) CKT-1		D	TLM AMP work and Line equipment AMP work.	10/Feb/2025	09:00	10/Feb/2025	14:00	Kindly approve.	PLANNED	Approved	10-Feb-25	09:00	10-Feb-25	14:00	
405	RQ205781	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-3		D	For replacement of Flashover insulator	10/Feb/2025	08:00	10/Feb/2025	18:00		PLANNED	Approved					Clubbed with 388
406	RQ206572	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT-1		D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	10/Feb/2025	08:00	10/Feb/2025	18:00	Kindly approve.	PLANNED	Approved	10-Feb-25	08:00	10-Feb-25	18:00	
407	RQ205728	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-2		D	Line equipment shifting and erection of gantry tower	10/Feb/2025	08:00	17/Feb/2025	18:00		PLANNED	Approved	10-Feb-25	08:00	17-Feb-25	18:00	
408	RQ205800	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1		D	Polymer insulator replacement work by Kota , For attending S/D nature defects by Chittorgarh and Kankroli & For AMP of non Switable L/R and Line bay by Kankroli	10/Feb/2025	08:00	20/Feb/2025	18:00	Non Auto of 400 KV CHITTOR-KANKROLI(PG) & Non auto for 400 kV RAPPCC-Chittorgarh, MOST URGENT	PLANNED	Approved	10-Feb-25	15:00	20-Feb-25	23:00	May be given from 1500 Hrs/One circuit shutdown at a time from both end
409	RQ205815	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1		D	LINE IMPEDANCE MEASUREMENT OF 400KV SIKAR AGRA D/C (BOTH LINES S/D REQUIRED AT A TIME) by Siakr S/S & For rectification of shut down nature defects by Neemrana TLM	10/Feb/2025	08:00	10/Feb/2025	18:00	LINE IMPEDANCE MEASUREMENT OF 400KV SIKAR AGRA D/C (BOTH LINES S/D REQUIRED AT A TIME)	PLANNED	Approved	10-Feb-25	08:00	10-Feb-25	18:00	
410	RQ205816	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2		D	LINE IMPEDANCE MEASUREMENT OF 400KV SIKAR AGRA D/C (BOTH LINES S/D REQUIRED AT A TIME) by Siakr S/S & For rectification of shut down nature defects by Neemrana TLM	10/Feb/2025	08:00	10/Feb/2025	18:00	LINE IMPEDANCE MEASUREMENT OF 400KV SIKAR AGRA D/C (BOTH LINES S/D REQUIRED AT A TIME)	PLANNED	Approved	10-Feb-25	08:00	10-Feb-25	18:00	
411	RQ205880	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-2		D	400kV 416 Main Bay Lbb/BUS BAR Relay retrofit and testing work	10/Feb/2025	08:00	10/Feb/2025	18:00	400kV 416 Main Bay Lbb/BUS BAR Relay retrofit and testing work	PLANNED	Approved					May be allowed subject to NTPC consent/ Shutdown duration must be max 3 hours/ Utility may apply the shutdown in D-S basis to NRLDC for approval on real time grid condition/
412	RQ205826	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-KOTPUTLI (PG) CKT-1		D	400kV Busbar Relay Retrofitment work by Bassi & Relay Testing Work by Kotputli &	09/Feb/2025	09:00	10/Feb/2025	20:00	Relay Testing Work	PLANNED	Approved	09-Feb-25	09:00	10-Feb-25	20:00	

413	RQ205889	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA(UPC)-NAWADA(HV) (PG) CKT-1		D	Shutdown nature defects rectification	09/Feb/2025	08:00	10/Feb/2025	20:00	Non auto mode of 400 KV BALLABHGARH-MAHARANIBAGH & 400 KV DADRI(NT)-MAHARANIBAGH Line required	PLANNED	Approved	09-Feb-25	08:00	10-Feb-25	20:00		
414	RQ205869	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1		C	41389L isolator retrofitting work at DTL bawana ss	09/Feb/2025	08:00	11/Feb/2025	18:00	41389L isolator retrofitting work at DTL bawana ss	PLANNED	Approved	09-Feb-25	08:00	11-Feb-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/Subject to Delhi & Haryana consent	
415	RQ205785	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH-GURGAON (PG) CKT-1		D	For OPGW replacement works from TN-3 to TN-5	09/Feb/2025	08:00	09/Feb/2025	18:00	Shutdown required for OPGW replacement / shifting from TN-3 to TN-5	PLANNED	Approved	09-Feb-25	08:00	09-Feb-25	18:00		
416	RQ205769	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-1		D	AMP YEARLY/2Y/5YEARLY WORK	08/Feb/2025	10:00	08/Feb/2025	18:00	AMP YEARLY/2Y/5Y EARLY WORK line Equipments	PLANNED	Approved	08-Feb-25	10:00	08-Feb-25	18:00		
417	RQ206509	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH(PG)-BAGLIHAR(JK) (JKSPDCL) CKT-1		D	Rectification of S/D nature defects of the line	08/Feb/2025	09:00	08/Feb/2025	18:00	Kindly approve.	PLANNED	Rejected						Shutdown may be postponed to next OCC due to very low voltage scnerio (360-370KV) in JK due to peak winter
418	RQ206704	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-2		D	AR in Non auto mode required.	08/Feb/2025	09:00	08/Feb/2025	14:00	Kindly approve.	PLANNED	Approved	08-Feb-25	09:00	08-Feb-25	14:00		
419	RQ206703	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-1		D	AMP OF LINE & LINE BAY EQUIPMENTS & Washing of Yard Equipments	08/Feb/2025	09:00	08/Feb/2025	14:00	Kindly approve.	PLANNED	Approved	08-Feb-25	09:00	08-Feb-25	14:00		
420	RQ205680	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-2		D	For rectification of shut down nature defects	08/Feb/2025	08:00	08/Feb/2025	18:00	For rectification of shut down nature defects	PLANNED	Approved	08-Feb-25	08:00	08-Feb-25	18:00		
421	RQ206705	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-2		D	AMP OF LINE BAY EQUIPMENTS & Washing of Yard Equipments	07/Feb/2025	09:00	07/Feb/2025	14:00	Kindly approve.	PLANNED	Approved	07-Feb-25	09:00	07-Feb-25	14:00		
422	RQ206706	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-1		D	AR in Non auto mode required.	07/Feb/2025	09:00	07/Feb/2025	14:00	Kindly approve.	PLANNED	Approved	07-Feb-25	09:00	07-Feb-25	14:00		
423	RQ206525	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROPAR(PSTCL)-LUDHIANA(PG) (PKTCL) CKT-1		D	For AMP of Line Equipments	07/Feb/2025	09:00	07/Feb/2025	18:00	Kindly approve.	PLANNED	Approved	07-Feb-25	09:00	07-Feb-25	18:00		
424	RQ205750	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA(UPC)-NAWADA(HV) (PG) CKT-1		D	MODEL LINE DEFECT RECTIFICATION	07/Feb/2025	09:00	08/Feb/2025	18:00	DEFECT RECTIFICATION WORK	PLANNED	Approved	07-Feb-25	09:00	08-Feb-25	18:00		
425	RQ205841	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BASSI (PG) CKT-1		D	400kV Busbar Relay Retrofitment work and Tie LBB backtrip testing.	07/Feb/2025	09:00	08/Feb/2025	18:00		PLANNED	Approved	07-Feb-25	09:00	08-Feb-25	18:00		

426	RQ205842	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-BHIWADI (PG) CKT-1		D	400kV Busbar Relay Retrofitment work and Tie LBB backtrip testing by Bassi & for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays in its tie bay and distance relay testing by Bhiwadi	07/Feb/2025	09:00	08/Feb/2025	18:00		PLANNED	Approved	07-Feb-25	09:00	08-Feb-25	18:00		
427	RQ205679	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1		D	For rectification of shut down nature defects	07/Feb/2025	08:00	07/Feb/2025	18:00	For rectification of shut down nature defects	PLANNED	Approved	07-Feb-25	08:00	07-Feb-25	18:00		
428	RQ205876	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH (PG) (DTL) CKT-2		D	For 408 Tie Bay LBB relay retrofit and testing work	07/Feb/2025	08:00	07/Feb/2025	18:00	For 408 Tie Bay LBB relay retrofit and testing work	PLANNED	Approved						May be allowed subject to Delhi consent/ Shutdown duration must be max 3 hours from 08:00 hrs to 11:00 hrs./ Utility may apply the shutdown in D-5 basis to NRLDC for approval on real time grid condition/s/d may be availed after delhi election/
429	RQ206508	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1		D	Rectification of S/D nature defects of the line	06/Feb/2025	09:00	06/Feb/2025	18:00	Kindly approve.	PLANNED	Rejected						Shutdown may be postponed to next OCC due to very low voltage scnerio (360-370KV) in JK due to peak winter
430	RQ206544	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA-PATIALA (PG) CKT-1		D	Rectification of S/D nature defects of the line	06/Feb/2025	09:00	06/Feb/2025	18:00	Kindly approve.	PLANNED	Approved	06-Feb-25	09:00	06-Feb-25	18:00		
431	RQ206524	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-LUDHIANA(PG) (PKTCL) CKT-1		D	For AMP of Line Equipments	06/Feb/2025	09:00	06/Feb/2025	18:00	Kindly approve.	PLANNED	Approved	06-Feb-25	09:00	06-Feb-25	18:00		
432	RQ205891	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE-SAHARANPUR (PG) CKT-1		D	Shutdown nature defects rectification	06/Feb/2025	08:00	07/Feb/2025	19:00	Non auto mode of 400 KV BAGHPAT-DEHRADUN & 400 KV BAGHPAT-SAHARANPUR Line required	PLANNED	Approved	06-Feb-25	08:00	07-Feb-25	19:00		
433	RQ206571	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-KAITHAL (PG) CKT-2		D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	06/Feb/2025	08:00	07/Feb/2025	18:00	Kindly approve.	PLANNED	Approved	06-Feb-25	08:00	07-Feb-25	18:00		
434	RQ205868	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(IHKT)-BAWANA(DV) (PG) CKT-1		C	41489A isolator retrofitting work at DTL bawana ss	06/Feb/2025	08:00	08/Feb/2025	18:00	41489A isolator retrofitting work at DTL bawana ss	PLANNED	Approved	06-Feb-25	08:00	08-Feb-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/Subject to Delhi & Haryana consent	
435	RQ205727	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays in its tie bay and distance relay testing	06/Feb/2025	08:00	06/Feb/2025	18:00		PLANNED	Approved	06-Feb-25	08:00	06-Feb-25	18:00		

436	RQ205888	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-4		D	For 426 Tie Bay LBB relay retrofit and testing work	06/Feb/2025	08:00	06/Feb/2025	18:00	For 426 Tie Bay LBB relay retrofit and testing work	PLANNED	Approved					May be allowed subject to Delhi consent/ Shutdown duration must be max 3 hrs from 08:00 hrs to 11:00 hrs./ Utility may apply the shutdown in D-5 basis to NRLDC for approval on real time grid condition/s/d may be availed after delhi election/
437	RQ206549	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG) KALA AMB(PKTL) (JPL) CKT-2		D	FOR AMP WORKS OF LINE & BAY EQUIPMENTS	05/Feb/2025	09:00	05/Feb/2025	18:00	Kindly approve.	PLANNED	Approved	05-Feb-25	09:00	05-Feb-25	18:00	
438	RQ206523	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA-PATIALA (PG) CKT-2		D	For AMP of Line Equipments	05/Feb/2025	09:00	05/Feb/2025	11:00	Kindly approve.	PLANNED	Approved	05-Feb-25	09:00	05-Feb-25	11:00	
439	RQ206506	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_2(NH)-URI_1(NH) (PG) CKT-1		D	Repair of conductor in span 21-22	05/Feb/2025	09:00	05/Feb/2025	18:00	Kindly approve.	PLANNED	Approved	05-Feb-25	09:00	05-Feb-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NHPC consent/Subject to no generation evacuation constraints
440	RQ205678	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHINDERGARH(APL)-BHIWANI(PG) (PG) CKT-4		D	Rectification of Shut Down Defects	05/Feb/2025	08:00	06/Feb/2025	18:00	Defets rectification work in model transmission line	PLANNED	Approved	05-Feb-25	08:00	06-Feb-25	18:00	
441	RQ205725	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-2		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays in its tie bay and distance relay testing	05/Feb/2025	08:00	05/Feb/2025	18:00		PLANNED	Approved	05-Feb-25	08:00	05-Feb-25	18:00	
442	RQ205726	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays in its tie bay and distance relay testing by Bhiwadi, For rectification of shut down nature defects by Neemrana & AMP and Relay Testing Work by Kotputli	05/Feb/2025	08:00	05/Feb/2025	18:00	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays in its tie bay and distance relay testing by Bhiwadi, For rectification of shut down nature defects by Neemrana & AMP and Relay Testing Work by Kotputli	PLANNED	Approved	05-Feb-25	08:00	05-Feb-25	18:00	

443	RQ205885	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-3		D	For 423 Tie Bay LBB relay retrofit and testing work	05/Feb/2025	08:00	05/Feb/2025	18:00	For 423 Tie Bay LBB relay retrofit and testing work	PLANNED	Approved					May be allowed subject to Delhi consent/ Shutdown duration must be max 3 hours from 08:00 hrs to 11:00 hrs./ Utility may apply the shutdown in D-5 basis to NRLDC for approval on real time grid condition/s/d may be availed after delhi election/
444	RQ205881	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-1		D	For 423 Tie Bay LBB relay retrofit and testing work	05/Feb/2025	08:00	05/Feb/2025	18:00	For 423 Tie Bay LBB relay retrofit and testing work	PLANNED	Approved					May be allowed subject to Delhi consent/ Shutdown duration must be max 3 hours from 08:00 hrs to 11:00 hrs./ Utility may apply the shutdown in D-5 basis to NRLDC for approval on real time grid condition/s/d may be availed after delhi election/
445	RQ206507	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URL_1(NH)-AMARGARH(NRS S XXIX) (NRSS XXIX) CKT-2		D	Rectification of S/D nature defects of the line	04/Feb/2025	09:00	04/Feb/2025	18:00	Kindly approve.	PLANNED	Approved	04-Feb-25	09:00	04-Feb-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NHPC consent/Subject to no generation evacuation constraints
446	RQ205749	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-GR.NOIDA(UPC) (PG) CKT-1		D	MODEL LINE DEFECT RECTIFICATION	04/Feb/2025	09:00	05/Feb/2025	18:00	DEFECT RECTIFICATION WORK	PLANNED	Approved	04-Feb-25	09:00	05-Feb-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC consent
447	RQ205724	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-1		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays in its tie bay and distance relay testing	04/Feb/2025	08:00	04/Feb/2025	18:00		PLANNED	Approved	04-Feb-25	08:00	04-Feb-25	18:00	
448	RQ205783	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-RISHIKESH(UK) (PG) CKT-1		D	Relay Retrofit	04/Feb/2025	08:00	04/Feb/2025	18:00	Relay Retrofit	PLANNED	Approved	04-Feb-25	08:00	04-Feb-25	18:00	
449	RQ205794	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1		D	For attending SD nature defects	04/Feb/2025	08:00	04/Feb/2025	18:00		PLANNED	Approved	04-Feb-25	08:00	04-Feb-25	18:00	
450	RQ205884	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-2		D	For 420 Tie Bay LBB relay retrofit and testing work	04/Feb/2025	08:00	04/Feb/2025	18:00	For 420 Tie Bay LBB relay retrofit and testing work	PLANNED	Approved					May be allowed subject to Delhi consent/ Shutdown duration must be max 3 hours from 08:00 hrs to 11:00 hrs./ Utility may apply the shutdown in D-5 basis to NRLDC for approval on real time grid condition/s/d may be availed after delhi election/

451	RQ205877	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-1		D	For 420 Tie Bay LBB relay retrofit and testing work	04/Feb/2025	08:00	04/Feb/2025	18:00	For 420 Tie Bay LBB relay retrofit and testing work	PLANNED	Approved					May be allowed subject to Delhi consent/ Shutdown duration must be max 3 hours from 08:00 hrs to 11:00 hrs./ Utility may apply the shutdown in D-5 basis to NRLDC for approval on real time grid condition/s/d may be availed after delhi election/
452	RQ206536	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-KISHENPUR(PG) (PG) CKT-1		D	Replacement of insulators at Loc No. 271 (Broken) and at Loc No. 249 which detected Puntured during PID Work.	04/Feb/2025	08:00	05/Feb/2025	18:00	Kindly approve.	PLANNED	Approved	04-Feb-25	08:00	05-Feb-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NHPC consent/No generation evacuation constraints
453	RQ206548	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-KALA AMB(PKTL) (JPL) CKT-1		D	FOR AMP WORKS OF LINE & BAY EQUIPMENTS	03/Feb/2025	09:00	03/Feb/2025	18:00	Kindly approve.	PLANNED	Approved	03-Feb-25	09:00	03-Feb-25	18:00	
454	RQ206570	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-KAITHAL (PG) CKT-1		D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	03/Feb/2025	08:00	04/Feb/2025	18:00	Kindly approve.	PLANNED	Approved	03-Feb-25	08:00	04-Feb-25	18:00	
455	RQ205821	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABAI(RS)-BHIWANI(PG) (NRSS36) CKT-2		D	Stringing of 765 kV D/C Khetri-Narela TL	03/Feb/2025	08:00	08/Feb/2025	19:00	Stringing of 765 kV D/C Khetri-Narela TL	PLANNED	Approved	03-Feb-25	08:00	08-Feb-25	19:00	
456	RQ205820	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABAI(RS)-BHIWANI(PG) (NRSS36) CKT-1		D	Stringing of 765 kV D/C Khetri-Narela TL	03/Feb/2025	08:00	08/Feb/2025	19:00	Stringing of 765 kV D/C Khetri-Narela TL	PLANNED	Approved	03-Feb-25	08:00	08-Feb-25	19:00	
457	RQ205793	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-DEEDWANA(MTS) (RS) CKT-1		D	For OPGW installation works - for creation of Repeater of S2-B2, Line-2	03/Feb/2025	08:00	03/Feb/2025	18:00	Shutdown for Joint Box at Crossing location of S2-B2, Line-2	PLANNED	Approved					Clubbed with 575
458	RQ205867	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1		C	41389A isolator retrofiting work at DTL bawana ss	03/Feb/2025	08:00	05/Feb/2025	18:00	41389A isolator retrofiting work at DTL bawana ss	PLANNED	Approved	03-Feb-25	08:00	05-Feb-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/Subject to Delhi & Haryana consent
459	RQ205677	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHINDERGARH(APL)-BHIWANI(PG) (PG) CKT-3		D	Rectification of Shut Down Defects	03/Feb/2025	08:00	04/Feb/2025	18:00	Defets rectification work in model transmission line	PLANNED	Approved	03-Feb-25	08:00	04-Feb-25	18:00	
460	RQ205879	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-2		D	For 417 Tie Bay LBB relay retrofit and testing work	03/Feb/2025	08:00	03/Feb/2025	18:00	For 417 Tie Bay LBB relay retrofit and testing work	PLANNED	Approved					May be allowed subject to Delhi consent/ Shutdown duration must be max 3 hours from 08:00 hrs to 11:00 hrs./ Utility may apply the shutdown in D-5 basis to NRLDC for approval on real time grid condition/s/d may be availed after delhi election/
461	RQ205782	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-MUZAFFARNAGAR(UP) (PTCUL) CKT-1		D	Relay Retrofit	02/Feb/2025	08:00	02/Feb/2025	18:00	Relay Retrofit	PLANNED	Approved	02-Feb-25	08:00	02-Feb-25	18:00	

462	RQ205788	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (DTL) CKT-1		D	For OPGW replacement works from Mundka Gantry to TN-117	02/Feb/2025	08:00	03/Feb/2025	18:00	Non-Auto required for OPGW replacement works	PLANNED	Approved	02-Feb-25	08:00	03-Feb-25	18:00	Non auto mode may be allowed
463	RQ205789	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (PG) CKT-2		D	For OPGW replacement works from Mundka Gantry to TN-117	02/Feb/2025	08:00	03/Feb/2025	18:00	Non-Auto required for OPGW replacement works	PLANNED	Approved	02-Feb-25	08:00	03-Feb-25	18:00	Non auto mode may be allowed
464	RQ206534	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3		C	For stringing of 400KV Kishtwar Kishenpur line at Kishenpur S/S end, power line crossings of existing lines are being encountered in different spans. Shutdown is required to carryout stringing of under construction Kishtwar-Kishenpur line in the span of 9/0 and 10/0	02/Feb/2025	08:00	05/Feb/2025	18:00	Under construction head. Kindly approve.	PLANNED	Rejected					Shutdown may be postponed to next OCC due to very low voltage scnerio (360-370KV) in JK due to peak winter
465	RQ206535	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4		C	For stringing of 400KV Kishtwar Kishenpur line at Kishenpur S/S end, power line crossings of existing lines are being encountered in different spans. Shutdown is required to carryout stringing of under construction Kishtwar-Kishenpur line in the span of 9/0 and 10/0	02/Feb/2025	08:00	05/Feb/2025	18:00	Under construction head. Kindly approve.	PLANNED	Rejected					Shutdown may be postponed to next OCC due to very low voltage scnerio (360-370KV) in JK due to peak winter
466	RQ205901	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) CKT-1		D	For installation of bird diverters	01/Feb/2025	16:00	14/Feb/2025	23:00		PLANNED	Approved	01-Feb-25	16:00	14-Feb-25	23:00	May be given from 16:00Hrs/Max two ckt shutdown at a time from Bhadla(PG)) end
467	RQ205903	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBL) CKT-1		D	For installation of bird diverters	01/Feb/2025	16:00	14/Feb/2025	23:00		PLANNED	Approved	01-Feb-25	16:00	14-Feb-25	23:00	May be given from 16:00Hrs/Max two ckt shutdown at a time from Bhadla(PG)) end
468	RQ205766	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHABAD-HISSAR (PG) CKT-1		C	411 89B and 412 89B Isolator retrofitment in add cap	01/Feb/2025	10:00	06/Feb/2025	18:00	Add cap isolator retrofitment	PLANNED	Approved	01-Feb-25	10:00	06-Feb-25	18:00	401 KV FATEHABAD(PG)-BHIWANI(BB) (PG) CKT-1 Line bypass at Hissar / Utility either take shutdown of 400 KV BHIWANI(BB)-HISSAR(PG) (PG) CKT-1 also along with this shutdown or take Safety clearance for bay switching at Hissar / May be given subject to real time grid conditions/One circuit shutdown from both end at a time

469	RQ206528	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2		C	400KV Dulhasti Kishenpur -II is a Double circuit Line but stringing is done on one circuit only. Award has been placed for stringing on Circuit 2. under evacuation of Power from Pakaldul HEP in Chenab Valley HEPs. Shutdown is required to carryout stringing on circuit 2	01/Feb/2025	08:00	28/Feb/2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	01-Feb-25	08:00	28-Feb-25	18:00	May be allowed subject to NHPC consent /Subject to no generation evacuation constraint at Dulhasti
470	RQ206529	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2		D	400KV Dulhasti Kishenpur -II is a Double circuit Line but stringing is done on one circuit only. Award has been placed for stringing on Circuit 2. under evacuation of Power from Pakaldul HEP in Chenab Valley HEPs. AR non auto mode is required to carryout stringing on circuit 2	01/Feb/2025	08:00	28/Feb/2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	01-Feb-25	08:00	28-Feb-25	18:00	May be allowed subject to NHPC consent /Subject to no generation evacuation constraint at Dulhasti
471	RQ205790	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BALLABHGARH (PG) CKT-1		D	For OPGW rectification/replace ment works on high losses spans	01/Feb/2025	08:00	15/Feb/2025	18:00	Non-Auto required for OPGW rectification works	PLANNED	Approved	01-Feb-25	08:00	15-Feb-25	18:00	
472	RQ205817	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1		D	Stringing of 765 kV D/C Khetri-Narela TL	01/Feb/2025	08:00	04/Feb/2025	19:00	Stringing of 765 kV D/C Khetri-Narela TL	PLANNED	Approved	01-Feb-25	08:00	04-Feb-25	19:00	
473	RQ205792	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-DEEDWANA(MTS) (RS) CKT-1		D	For OPGW installation works - for creation of Repeater of S2-B2, Line-1	01/Feb/2025	08:00	01/Feb/2025	18:00	Shutdown for Joint Box at Crossing location 82/0 of S2-B2, Line-1	PLANNED	Approved	01-Feb-25	16:00	01-Feb-25	23:00	May be given from 1600 Hrs/One circuit shutdown at a time from both end
474	RQ205791	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-DEEDWANA(MTS) (RS) CKT-1		D	For OPGW installation works - for creation of Repeater of S2-B2, Line-2	01/Feb/2025	08:00	28/Feb/2025	18:00	Non-Auto required for OPGW installation works	PLANNED	Approved	01-Feb-25	08:00	28-Feb-25	18:00	Non auto mode may be allowed
475	RQ205801	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1		D	Polymer insulator replacement work	01/Feb/2025	08:00	10/Feb/2025	18:00	Non auto for 400 kV RAPPC-Kankroli, MOST URGENT	PLANNED	Approved	01-Feb-25	15:00	10-Feb-25	23:00	May be given from 1500 Hrs/One circuit shutdown at a time from both end
476	RQ205676	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-JIND (PG) CKT-2		D	Rectification of Shut Down Defects	01/Feb/2025	08:00	28/Feb/2025	18:00	Non-Auto mode for PID testing of Insulators	PLANNED	Approved	01-Feb-25	08:00	28-Feb-25	18:00	
477	RQ205675	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-JIND (PG) CKT-1		D	Rectification of Shut Down Defects	01/Feb/2025	08:00	28/Feb/2025	18:00	Non-Auto mode for PID testing of Insulators	PLANNED	Approved	01-Feb-25	08:00	28-Feb-25	18:00	

478	RQ205710	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1		D	Polymer insulator replacement works by Kankroli & Bhinmal	01/Feb/2025	08:00	20/Feb/2025	18:00	Non Auto of 400 KV Kankroli-Zerda CKT 2, Most Urgent	PLANNED	Approved	01-Feb-25	08:00	20-Feb-25	18:00		
479	RQ205711	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-2		D	Polmer insulator replacement and Destrining and stringing of Y-Phase conductor in between location no 491-492 by Kankroli & Bhinmal	01/Feb/2025	08:00	20/Feb/2025	18:00	Non Auto of 400 KV Kankroli-Zerda CKT 1, Most Urgent	PLANNED	Approved	01-Feb-25	08:00	20-Feb-25	18:00		
480	RQ205723	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-GURGAON (PG) CKT-1		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays in its tie bay, distance relay testing and LA jumper shifting work	01/Feb/2025	08:00	01/Feb/2025	18:00		PLANNED	Approved	01-Feb-25	08:00	01-Feb-25	18:00		
481	RQ206522	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-KISHTWAR (PG) CKT-1		C	Testing of Main-1 & Main-2 Relay in Kishtwar Line (For CCE Approval)	20/Jan/2025	09:30	10/Feb/2025	17:00	Under construction head. Kindly approve.	PLANNED	Rejected						
482	RQ206972	OCC_227	indigrd_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-LUDHIANA(PG) (PKTCL) CKT-1	PKTCL	D	For defect rectification work	28/Feb/2025	10:00	28/Feb/2025	17:00		PLANNED	Approved	28-Feb-25	10:00	28-Feb-25	17:00		
483	RQ206973	OCC_227	indigrd_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROPAR(PSTCL)-LUDHIANA(PG) (PKTCL) CKT-1	PKTCL	D	Required A/R off for safety of personals while working on line.	28/Feb/2025	10:00	28/Feb/2025	17:00		PLANNED	Approved	28-Feb-25	10:00	28-Feb-25	17:00		
484	RQ206069	OCC_227	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-ROPAR(PSTCL) (PKTCL) CKT-1	PKTCL	D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 1 to 5	22/Feb/2025	08:00	22/Feb/2025	18:00		PLANNED	Approved	22-Feb-25	08:00	22-Feb-25	18:00		
485	RQ206045	OCC_227	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROPAR(PSTCL)-LUDHIANA(PG) (PKTCL) CKT-1	PKTCL	D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 1 to 5	10/Feb/2025	08:00	10/Feb/2025	18:00		PLANNED	Approved	10-Feb-25	08:00	10-Feb-25	18:00		
486	RQ205584	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ATAUR-MURADNAGAR_1 (UP) CKT-1	UPPTCL	D	* shutdown of 400kv MRD-Ataur Line for breaker Testing and CT Tan DElta >X Test(Line will be in shutdown)	27/Feb/2025	10:00	27/Feb/2025	18:00		PLANNED	Approved	27-Feb-25	10:00	27-Feb-25	18:00		
487	RQ205580	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV REWA ROAD-PANKI (UP) CKT-1	UPPTCL	C	* SHUTDOWN OF 400KV PANKI-REWA ROAD LINE FOR ERRECTION OF 63MVAR LINE >X REACTOR AND REJUMPERING (LINE SHUTDOWN REQUIRED)	25/Feb/2025	10:00	28/Feb/2025	17:00		PLANNED	Approved	25-Feb-25	10:00	28-Feb-25	17:00		

488	RQ205560	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUZAFFARNAGAR (UP)-VISHNUPRAYAG(JP) (UP) CKT-1	UPPTCL	C	* Shutdown required for high raising at NH(Najibabad bypass)between >X location no.504 and 505.	23/Feb/2025	08:00	04/Mar/2025	17:00		PLANNED	Approved	23-Feb-25	08:00	04-Mar-25	17:00	May be given subject to real time grid conditions/Subject to no generation evacuation constraints at Alaknananda & Vishnuprayag from
489	RQ205571	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-SARNATH (UP) CKT-1	UPPTCL	C	* DIVERSION OF 1.005 KM. 400KV ANPARA-SARNATH (L3) <(>&<)> >X SARNATH-AZAMGARH D/C LINE BETWEEN TOWER NO. 19 TO 22 DUE TO INFR	20/Feb/2025	08:00	28/Feb/2025	18:00		PLANNED	Approved	20-Feb-25	08:00	28-Feb-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from Anpara end
490	RQ205556	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH-AZAMGARH (UP) CKT-1	UPPTCL	C	* DIVERSION OF 1.005 KM. 400KV ANPARA-SARNATH (L3) <(>&<)> >X SARNATH-AZAMGARH D/C LINE BETWEEN TOWER NO. 19 TO 22 DUE TO INFR	20/Feb/2025	08:00	28/Feb/2025	18:00		PLANNED	Approved	20-Feb-25	08:00	28-Feb-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from Azamgarh end
491	RQ206434	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-ANPARA_D (UP) CKT-2	UPPTCL	D	Relay testing and to check Closing supervision ckt	19/Feb/2025	08:00	20/Feb/2025	18:00		PLANNED	Approved	19-Feb-25	08:00	20-Feb-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end
492	RQ205552	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH-AZAMGARH (UP) CKT-1	UPPTCL	C	* shutdown is required for circuit breaker time test and bay maintenance >X work	18/Feb/2025	10:00	18/Feb/2025	17:00		PLANNED	Approved	18-Feb-25	10:00	18-Feb-25	17:00	
493	RQ205599	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ATAUR-INDIRAPURAM (UP) CKT-1	UPPTCL	C	Annual Testing & Maintenance	17/Feb/2025	09:00	17/Feb/2025	11:00		PLANNED	Approved	17-Feb-25	09:00	17-Feb-25	11:00	
494	RQ206433	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-ANPARA_D (UP) CKT-1	UPPTCL	D	Relay testing and to check Closing supervision ckt	17/Feb/2025	08:00	18/Feb/2025	18:00		PLANNED	Approved	17-Feb-25	08:00	18-Feb-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end
495	RQ206387	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUNJ)-MAU(UP) (UP) CKT-1	UPPTCL	D	* Cleaning of Disc/Polymer insulator, removing the kite Kite thread, Bird nest from lines.	17/Feb/2025	08:00	19/Feb/2025	17:00		PLANNED	Approved	17-Feb-25	08:00	19-Feb-25	17:00	May be given subject to real time grid conditions/One circuit shutdown from both end
496	RQ206082	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-VISHNUPRAYAG(JP) (UP) CKT-1	UPPTCL	D	Calibration of APEX type energy meter at VP end	16/Feb/2025	08:00	16/Feb/2025	18:00		PLANNED	Approved					Clubbed with 497
497	RQ205559	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-VISHNUPRAYAG(JP) (UP) CKT-1	UPPTCL	D	* SHUT DOWN REQUIRED FOR JUMPER TIGHTING <(>&<)> OTHER NINER MAINTINACE >X WORK	16/Feb/2025	07:57	22/Feb/2025	17:57		PLANNED	Approved	16-Feb-25	9:00	22-Feb-25	16:00	May be given subject to real time grid conditions/Subject to no generation evacuation constraints at Alaknananda & Vishnuprayag from (09:00-16:00 hrs)
498	RQ205581	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO-PANKI (UP) CKT-1	UPPTCL	D	* SHUTDOWN OF 400KV PANKI-UNNAO LINE FOR BAY MAINTENANCE	15/Feb/2025	10:00	16/Feb/2025	17:00		PLANNED	Approved	15-Feb-25	10:00	16-Feb-25	17:00	

499	RQ205582	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-MURADNAGAR_1 (UP) CKT-1	UPPTCL	D	* shutdown of 400kv Muradnagar-Aligarh line for Breaker testing and CT tan >X Delta Test.(Line will be b in shutdown)	15/Feb/2025	10:00	15/Feb/2025	18:00		PLANNED	Approved	15-Feb-25	10:00	15-Feb-25	18:00	
500	RQ205553	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AZAMGARH-MAU (UP) CKT-1	UPPTCL	C	* Shutdown is required for breaker time test and bay maintenance work.	15/Feb/2025	10:00	15/Feb/2025	17:00		PLANNED	Approved	15-Feb-25	10:00	15-Feb-25	17:00	
501	RQ205593	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-MUZAFFARNAGAR (UP) CKT-1	UPPTCL	D	Peripheral Unit Configuration & Checking	14/Feb/2025	08:00	14/Feb/2025	18:00		PLANNED	Approved	14-Feb-25	9:00	14-Feb-25	16:00	May be given subject to real time grid conditions/Subject to no generation evacuation constraints at Alakananda & Vishnuprayag from (09:00-16:00 hrs)
502	RQ205587	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-SULTANPUR(UP) (UP) CKT-1	UPPTCL	C	* Preventive Maintenance of Bay at 400KV S/S Sultanpur	13/Feb/2025	10:00	13/Feb/2025	16:00		PLANNED	Approved	13-Feb-25	10:00	13-Feb-25	16:00	
503	RQ205577	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI-PANKI TPS (UP) CKT-2	UPPTCL	D	* shutdown of 400KV PANKI -PTPS-II LINE FOR BAY MAINTENANCE	13/Feb/2025	10:00	14/Feb/2025	17:00		PLANNED	Approved	13-Feb-25	10:00	14-Feb-25	17:00	
504	RQ205544	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-AGRA SOUTH (UP) CKT-1	UPPTCL	C	* RELAY TESTING WORK OF 400KV FATEHBAD AGRA SOUTH LINE AT 765KV >X SUBSTATION FATEHBAD AGRA	13/Feb/2025	09:00	13/Feb/2025	18:00		PLANNED	Approved	13-Feb-25	09:00	13-Feb-25	18:00	
505	RQ205594	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-VISHNUPRAYAG(JP) (UP) CKT-1	UPPTCL	D	Peripheral Unit Configuration & Checking	13/Feb/2025	08:00	13/Feb/2025	18:00		PLANNED	Approved					Clubbed with 497
506	RQ205554	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO-LUCKNOW (UP) CKT-1	UPPTCL	D	* S/D OF 400KV SAROJINAGAR-UNNAO CKT -I LINE FOR JUMPER TIGHTING AND DISC >X CLEANING AND OTHER MAINTNANCE WORK	12/Feb/2025	10:00	13/Feb/2025	17:00		PLANNED	Approved	12-Feb-25	10:00	13-Feb-25	17:00	
507	RQ205588	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_B-SULTANPUR (UP) CKT-1	UPPTCL	C	* Preventive Maintenance of Bay at 400KV S/S Sultanpur	11/Feb/2025	10:00	11/Feb/2025	16:00		PLANNED	Approved	11-Feb-25	10:00	11-Feb-25	16:00	
508	RQ205551	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-AZAMGARH(UP) (UP) CKT-1	UPPTCL	C	* Shutdown is required for time test of circuit breaker and bay >X maintenance work.	11/Feb/2025	10:00	11/Feb/2025	17:00		PLANNED	Approved	11-Feb-25	10:00	11-Feb-25	17:00	
509	RQ205542	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD(UP)-FIROZABAD(PJFTL) (UP) CKT-1	UPPTCL	D	* Work of 02 Nos. Alstom make differential relay replacement >X with old NR make relay in 400kv Fatehabad-Firozabad(P	11/Feb/2025	08:00	12/Feb/2025	18:00		PLANNED	Approved	11-Feb-25	08:00	12-Feb-25	18:00	

510	RQ206388	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-MATHURA (UP) CKT-2	UPPTCL	D	* Jumper Tightening Defective Polymer Replacement work	10/Feb/2025	10:00	12/Feb/2025	17:00		PLANNED	Approved	10-Feb-25	10:00	12-Feb-25	17:00		
511	RQ205572	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)-SARNATH(UP) (UP) CKT-2	UPPTCL	D	* Cleaning of Disc/Polymer insulator, removing the kite <-&<-> Kite >X thread, Bird nest from lines.	10/Feb/2025	08:00	11/Feb/2025	17:00		PLANNED	Approved	10-Feb-25	08:00	11-Feb-25	17:00	May be given subject to real time grid conditions/One circuit shutdown from both end	
512	RQ205578	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI-PANKI TPS (UP) CKT-1	UPPTCL	D	* SHUTDOWN OF 400KV PANKI -PTPS-I LINE FOR BAY MAINTENANCE	09/Feb/2025	10:00	10/Feb/2025	17:00		PLANNED	Approved	09-Feb-25	10:00	10-Feb-25	17:00		
513	RQ205550	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AZAMGARH-GORAKHPUR (UP) CKT-1	UPPTCL	C	* Shutdown is required for time test of circuit breaker and bay >X maintenance work	07/Feb/2025	10:00	07/Feb/2025	17:00		PLANNED	Approved	07-Feb-25	10:00	07-Feb-25	17:00		
514	RQ205573	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUZAFFARNAGAR-ATAUR (UP) CKT-1	UPPTCL	D	* planned shut down has been applied for removing bird nest lopping >X chopping of trees branches, jumper tightening and other	06/Feb/2025	09:00	07/Feb/2025	17:00		PLANNED	Approved	06-Feb-25	09:00	07-Feb-25	17:00		
515	RQ205590	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUZAFFARNAGAR(UP)-VISHNUPRAYAG(JP) (UP) CKT-1	UPPTCL	C	Maintenance of GIS Breakers and reactor	06/Feb/2025	08:00	15/Feb/2025	18:00		PLANNED	Approved						Clubbed with 488
516	RQ206386	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-OBRA_B (UP) CKT-1	UPPTCL	D	Tightening of jumper at tension tower & Cleaning of insulator	06/Feb/2025	08:00	07/Feb/2025	17:00		PLANNED	Approved	06-Feb-25	08:00	07-Feb-25	17:00	May be given subject to real time grid conditions/One circuit shutdown from both end	
517	RQ205541	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MURADNAGAR_2-MATHURA (UP) CKT-1	UPPTCL	D	* For Suspension Tower Polymer cleaning/Replacement, nest removal and >X other works	05/Feb/2025	10:00	07/Feb/2025	20:00		PLANNED	Approved	05-Feb-25	10:00	07-Feb-25	20:00		
518	RQ205595	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-MUZAFFARNAGAR (UP) CKT-1	UPPTCL	D	Samast meter off line calibration	04/Feb/2025	13:00	04/Feb/2025	18:00		PLANNED	Approved						Clubbed with 501
519	RQ205549	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AZAMGARH-GORAKHPUR (UP) CKT-1	UPPTCL	C	* SHUT DOWN FOR MAINTENANCE OF BAY AND TESTING OF EQUIPMENTS.	04/Feb/2025	10:00	04/Feb/2025	19:00		PLANNED	Approved	04-Feb-25	10:00	04-Feb-25	19:00		
520	RQ205585	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-1	UPPTCL	C	* 400 KV C.B. Overhauling and other Preventive Maintenance works. No >X supply affected, maintained through 400KV Bareilly-Unn	04/Feb/2025	10:00	10/Feb/2025	17:00		PLANNED	Approved	04-Feb-25	10:00	10-Feb-25	17:00	May be given subject to no other line shutdown from both end	
521	RQ205601	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAPUR-DASNA (UP) CKT-2	UPPTCL	C	Annual Testing & Maintenance	04/Feb/2025	09:00	04/Feb/2025	11:00		PLANNED	Approved	04-Feb-25	09:00	04-Feb-25	11:00		
522	RQ205613	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-SARNATH (UP) CKT-1	UPPTCL	C	For changing DC supply to relay and panel for commissioning of New DCDB	04/Feb/2025	09:00	04/Feb/2025	18:00		PLANNED	Approved						Clubbed with 489

523	RQ205558	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_C TPS-OBRA_B (UP) CKT-1	UPPTCL	D	* Tightening of jumper at tension tower <*> Cleaning of insulator	04/Feb/2025	08:00	05/Feb/2025	17:00		PLANNED	Approved	04-Feb-25	08:00	05-Feb-25	17:00	
524	RQ205596	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-VISHNUPRAYAG(JP) (UP) CKT-1	UPPTCL	D	Samast meter off line calibration	04/Feb/2025	08:00	04/Feb/2025	13:00		PLANNED	Approved					Clubbed with 497
525	RQ205579	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV REWA ROAD-PANKI (UP) CKT-1	UPPTCL	C	* SHUTDOWN OF 50MVAR REWA ROAD LINE REACTOR FOR REPLACEMENT OF 50MVAR LINE >X REACTOR TO 63MVAR LINE REACTOR FOR OPENING OF JUM	03/Feb/2025	10:00	06/Feb/2025	17:00		PLANNED	Approved	03-Feb-25	10:00	06-Feb-25	17:00	
526	RQ205600	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAPUR-DASNA (UP) CKT-1	UPPTCL	C	Annual Testing & Maintenance	03/Feb/2025	09:00	03/Feb/2025	11:00		PLANNED	Approved	03-Feb-25	09:00	03-Feb-25	11:00	
527	RQ206443	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-OBRA_B (UP) CKT-1	UPPTCL	C	For changing DC supply to relay and panel for commissioning of New DCDB	03/Feb/2025	09:00	03/Feb/2025	18:00		PLANNED	Approved					Clubbed with 516
528	RQ205557	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BANDA-ORAI (UP) CKT-2	UPPTCL	D	* SHUTDOWN REQUIRED FOR STRINGING WORK OF LILO OF 400KV ORAI-BANDA CKT-2 >X AT 400KV S/S MAHEBA LINE.	01/Feb/2025	10:00	04/Feb/2025	17:00		PLANNED	Approved	01-Feb-25	10:00	04-Feb-25	17:00	
529	RQ205436	OCC_227	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	To attend the drone inspection observation.	27/Feb/2025	09:00	27/Feb/2025	18:00		PLANNED	Approved	27-Feb-25	09:00	27-Feb-25	18:00	
530	RQ205465	OCC_227	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	For Half yearly Mtc. Of line & also Providing suspension Polymer String on Tower No -187	21/Feb/2025	09:00	21/Feb/2025	17:00		PLANNED	Approved	21-Feb-25	09:00	21-Feb-25	17:00	
531	RQ205463	OCC_227	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-2	HVPNL	D	For replacement of defective PLCC Protection Coupler Channel-1 & 2 (Make - BPL) With New ZIV Make - PLCC Protection Coupler both ends on daily basis.	17/Feb/2025	09:00	18/Feb/2025	17:00		PLANNED	Approved	17-Feb-25	09:00	18-Feb-25	17:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/Jhajjar consent
532	RQ205505	OCC_227	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JIND(PG)-KIRORI(HV) (HVPNL) CKT-2	HVPNL	D	For maintenance of 400kV Breaker	16/Feb/2025	10:00	16/Feb/2025	17:00		PLANNED	Approved	16-Feb-25	10:00	16-Feb-25	17:00	
533	RQ205504	OCC_227	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JIND(PG)-KIRORI(HV) (HVPNL) CKT-1	HVPNL	D	For maintenance of 400kV Breaker	15/Feb/2025	10:00	15/Feb/2025	17:00		PLANNED	Approved	15-Feb-25	10:00	15-Feb-25	17:00	
534	RQ205435	OCC_227	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	To set right the worn-out conductor	11/Feb/2025	09:00	11/Feb/2025	18:00		PLANNED	Approved	11-Feb-25	09:00	11-Feb-25	18:00	

535	RQ205462	OCC_227	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-1	HVPNL	D	For replacement of defective PLCC Protection Coupler Channel-1 & 2 (Make - BPL) With New ZIV Make - PLCC Protection Coupler both ends on daily basis.	10/Feb/2025	09:00	11/Feb/2025	17:00		PLANNED	Approved	10-Feb-25	09:00	11-Feb-25	17:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/Jhajjar consent
536	RQ205507	OCC_227	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-KIRORI(HV) (HV) CKT-2	HVPNL	D	Checking and inspecting of tripping coils/Mechanism	08/Feb/2025	10:00	08/Feb/2025	17:00		PLANNED	Approved	08-Feb-25	10:00	08-Feb-25	17:00	
537	RQ205506	OCC_227	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-KIRORI(HV) (HV) CKT-1	HVPNL	D	Checking and inspecting of tripping coils/Mechanism	07/Feb/2025	10:00	07/Feb/2025	17:00		PLANNED	Approved	07-Feb-25	10:00	07-Feb-25	17:00	
538	RQ205484	OCC_227	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-NUHIAWALI(HV) (HV) CKT-1	HVPNL	D	Gen. Mtc. and Bay Testing	07/Feb/2025	09:00	07/Feb/2025	18:00	along with 400kV Bus-2	PLANNED	Approved	07-Feb-25	09:00	07-Feb-25	18:00	
539	RQ205433	OCC_227	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-KABULPUR(HV) (HVPNL) CKT-2	HVPNL	D	HVPN tariff energy meter time synchronization and bay equipment maintenance work	06/Feb/2025	09:00	06/Feb/2025	18:00		PLANNED	Approved	06-Feb-25	09:00	06-Feb-25	18:00	
540	RQ205483	OCC_227	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-KIRORI(HV) (HV) CKT-2	HVPNL	D	Gen. Mtc. and Bay Testing	06/Feb/2025	09:00	06/Feb/2025	18:00	along with 400kV Bus-2	PLANNED	Approved	06-Feb-25	09:00	06-Feb-25	18:00	
541	RQ205410	OCC_227	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-2	HVPNL	D	To attend the drone survey observations	05/Feb/2025	09:00	05/Feb/2025	18:00		PLANNED	Approved	05-Feb-25	09:00	05-Feb-25	18:00	
542	RQ205432	OCC_227	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-KABULPUR(HV) (HVPNL) CKT-1	HVPNL	D	HVPN tariff energy meter time synchronization and bay equipment maintenance work	05/Feb/2025	09:00	05/Feb/2025	18:00		PLANNED	Approved	05-Feb-25	09:00	05-Feb-25	18:00	
543	RQ205482	OCC_227	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-KIRORI(HV) (HV) CKT-1	HVPNL	D	Gen. Mtc. and Bay Testing	05/Feb/2025	09:00	05/Feb/2025	18:00	along with 400kV Bus-2	PLANNED	Approved	05-Feb-25	09:00	05-Feb-25	18:00	
544	RQ205431	OCC_227	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-2	HVPNL	D	HVPN tariff energy meter time synchronization and bay equipment maintenance work	04/Feb/2025	09:00	04/Feb/2025	18:00		PLANNED	Approved	04-Feb-25	09:00	04-Feb-25	18:00	
545	RQ205460	OCC_227	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-DAULATABAD(HV) (HV) CKT-1	HVPNL	D	For Providing suspension Polymer String on Tower No - 54,55 &56 on daily basis	04/Feb/2025	09:00	06/Feb/2025	17:00		PLANNED	Approved	04-Feb-25	09:00	06-Feb-25	17:00	
546	RQ205481	OCC_227	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-FATEHABAD(PG) (HV) CKT-1	HVPNL	D	Gen. Mtc. and Bay Testing	04/Feb/2025	09:00	04/Feb/2025	18:00	along with 400kV Bus-2	PLANNED	Approved	04-Feb-25	09:00	04-Feb-25	18:00	
547	RQ205409	OCC_227	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-1	HVPNL	D	To attend the drone survey observations	03/Feb/2025	09:00	03/Feb/2025	18:00		PLANNED	Approved	03-Feb-25	09:00	03-Feb-25	18:00	

548	RQ206081	OCC_227	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2	PSTCL	D	For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	27/Feb/2025	08:00	27/Feb/2025	18:00		PLANNED	Approved	27-Feb-25	08:00	27-Feb-25	18:00	
549	RQ206079	OCC_227	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2	PSTCL	D	General maintenance, Jumper Tightening, Disc cleaning and tree trimming from Tower no 160 to 175.	25/Feb/2025	08:00	25/Feb/2025	18:00		PLANNED	Approved	25-Feb-25	08:00	25-Feb-25	18:00	
550	RQ206074	OCC_227	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2	PSTCL	D	For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	24/Feb/2025	08:00	24/Feb/2025	18:00		PLANNED	Approved	24-Feb-25	08:00	24-Feb-25	18:00	
551	RQ206068	OCC_227	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Checking of Jumper, suspension clamp and Damper. Tree cutting and disc cleaning	21/Feb/2025	08:00	21/Feb/2025	18:00		PLANNED	Approved	21-Feb-25	08:00	21-Feb-25	18:00	
552	RQ206067	OCC_227	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	PSTCL	D	For General Maintenance, Jumper Tightening, Disc cleaning and Tree Trimming	21/Feb/2025	08:00	21/Feb/2025	18:00		PLANNED	Approved	21-Feb-25	08:00	21-Feb-25	18:00	
553	RQ206065	OCC_227	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2	PSTCL	D	General maintenance, Jumper Tightening, Disc cleaning and tree trimming from Tower no 140 to 160.	18/Feb/2025	08:00	18/Feb/2025	18:00		PLANNED	Approved	18-Feb-25	08:00	18-Feb-25	18:00	
554	RQ206062	OCC_227	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MOGA(PG) (PS) CKT-1	PSTCL	D	Checking of Jumper, suspension clamp and Damper. Tree cutting and disc cleaning	17/Feb/2025	08:00	17/Feb/2025	18:00		PLANNED	Approved	17-Feb-25	08:00	17-Feb-25	18:00	
555	RQ206061	OCC_227	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	PSTCL	D	For General Maintenance, Jumper Tightening, Disc cleaning and Tree Trimming	17/Feb/2025	08:00	17/Feb/2025	18:00		PLANNED	Approved	17-Feb-25	08:00	17-Feb-25	18:00	
556	RQ206055	OCC_227	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2	PSTCL	D	Checking of Jumper, suspension clamp and Damper. Tree cutting and disc cleaning	13/Feb/2025	08:00	13/Feb/2025	18:00		PLANNED	Approved	13-Feb-25	08:00	13-Feb-25	18:00	
557	RQ206685	OCC_227	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-2	PSTCL	D	Cleaning of porcelain discs insulators in polluted areas eg. across railway crossings, near brick klin etc. and Checking & Tightening jumpers nut bolts and routine maintenance.	13/Feb/2025	08:00	15/Feb/2025	18:00		PLANNED	Approved	13-Feb-25	08:00	15-Feb-25	18:00	

558	RQ206051	OCC_227	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(P5) (PS) CKT-2	PSTCL	D	For General Maintenance, Jumper Tightening, Disc cleaning and Tree Trimming	13/Feb/2025	08:00	13/Feb/2025	18:00		PLANNED	Approved	13-Feb-25	08:00	13-Feb-25	18:00	
559	RQ206046	OCC_227	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(P5) (PS) CKT-2	PSTCL	D	For General Maintenance, Jumper Tightening, Disc cleaning and Tree Trimming	11/Feb/2025	08:00	11/Feb/2025	18:00		PLANNED	Approved	11-Feb-25	08:00	11-Feb-25	18:00	
560	RQ206050	OCC_227	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(P5) (PSTCL) CKT-1	PSTCL	D	General maintenance, Jumper Tightening, Disc cleaning and tree trimming from Tower no 160 to 175.	11/Feb/2025	08:00	11/Feb/2025	18:00		PLANNED	Approved	11-Feb-25	08:00	11-Feb-25	18:00	
561	RQ206043	OCC_227	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(P5G)-NAKODAR(P5G) (PS) CKT-1	PSTCL	D	Checking of Jumper, suspension clamp and Damper. Tree cutting and disc cleaning	10/Feb/2025	08:00	10/Feb/2025	18:00		PLANNED	Approved	10-Feb-25	08:00	10-Feb-25	18:00	
562	RQ206042	OCC_227	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BEHMAN JASSA SINGH (PS)-TALWANDI SABOO(P5G) (PSTCL) CKT-1	PSTCL	D	General Maintenance/ Jumper Tightening	10/Feb/2025	08:00	13/Feb/2025	18:00		PLANNED	Approved	10-Feb-25	08:00	13-Feb-25	18:00	
563	RQ206044	OCC_227	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-2	PSTCL	D	Jumper Checking /Tightening of dead end towers ,Tree trimming and other maintenance work of Line	10/Feb/2025	08:00	11/Feb/2025	18:00		PLANNED	Approved	10-Feb-25	08:00	11-Feb-25	18:00	
564	RQ206041	OCC_227	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(P5G)-MAKHU(P5) (PS) CKT-2	PSTCL	D	Checking of Jumper, suspension clamp and Damper. Tree cutting and disc cleaning	07/Feb/2025	08:00	07/Feb/2025	18:00		PLANNED	Approved	07-Feb-25	08:00	07-Feb-25	18:00	
565	RQ206684	OCC_227	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(P5G)-NAKODAR(P5G) (PS) CKT-1	PSTCL	D	Cleaning of porcelain discs insulators in polluted areas eg. across railway crossings, near brick klin etc. and Checking & Tightening jumpers nut bolts and routine maintenance.	05/Feb/2025	08:00	06/Feb/2025	18:00		PLANNED	Approved	05-Feb-25	08:00	06-Feb-25	18:00	
566	RQ206022	OCC_227	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(P5G)-MUKTSAR(P5) (PS) CKT-1	PSTCL	D	For General Maintenance, Jumper Tightening, Disc cleaning and Tree Trimming	05/Feb/2025	08:00	05/Feb/2025	18:00		PLANNED	Approved	05-Feb-25	08:00	05-Feb-25	18:00	
567	RQ206021	OCC_227	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(P5) (PSTCL) CKT-1	PSTCL	D	General maintenance, Jumper Tightening, Disc cleaning and tree trimming from Tower no 140 to 160.	04/Feb/2025	08:00	04/Feb/2025	18:00		PLANNED	Approved	04-Feb-25	08:00	04-Feb-25	18:00	

568	RQ206015	OCC_227	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(P5) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	03/Feb/2025	08:00	03/Feb/2025	18:00		PLANNED	Approved	03-Feb-25	08:00	03-Feb-25	18:00	
569	RQ206014	OCC_227	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(P5G)-NAKODAR(P5G) (PS) CKT-1	PSTCL	D	General Maintenance/ Jumper Tightening	03/Feb/2025	08:00	06/Feb/2025	18:00		PLANNED	Approved	03-Feb-25	08:00	06-Feb-25	18:00	
570	RQ206018	OCC_227	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-1	PSTCL	D	Jumper Checking /Tightening of dead end towers ,Tree trimming and other maintenance work of Line	03/Feb/2025	08:00	03/Feb/2025	18:00		PLANNED	Approved	03-Feb-25	08:00	03-Feb-25	18:00	
571	RQ206013	OCC_227	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(P5G)-MUKTSAR(P5) (PS) CKT-1	PSTCL	D	For General Maintenance, Jumper Tightening, Disc cleaning and Tree Trimming	03/Feb/2025	08:00	03/Feb/2025	18:00		PLANNED	Approved	03-Feb-25	08:00	03-Feb-25	18:00	
572	RQ206354	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-SIKAR_2(PSTL) (PSTL) CKT-2	PSTL	D	FOR AMP WORK & defect rectification work	27/Feb/2025	08:00	28/Feb/2025	18:00		PLANNED	Approved	27-Feb-25	08:00	28-Feb-25	18:00	
573	RQ206353	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-SIKAR_2(PSTL) (PSTL) CKT-1	PSTL	D	FOR AMP WORK & defect rectification work	25/Feb/2025	08:00	26/Feb/2025	18:00		PLANNED	Approved	25-Feb-25	08:00	26-Feb-25	18:00	
574	RQ206408	OCC_227	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH SCTPS(RVUN)-BIKANER(RS) (RS) CKT-1	RRVPNL	D	Spacer Correction, SD Defects Rectification & Hardware Correction & Tightening Work	27/Feb/2025	08:00	28/Feb/2025	18:00		PLANNED	Approved	27-Feb-25	15:00	28-Feb-25	23:00	May be given from 1500 Hrs/One circuit shutdown at a time from both end
575	RQ206969	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-DEEDWANA(MTS) (RS) CKT-1	RRVPNL	D	Stringing work of under-construction 765 kV D/C Bhadla-II Sikar-II 2nd line	25/Feb/2025	08:00	26/Feb/2025	18:00		PLANNED	Approved	25-Feb-25	15:00	26-Feb-25	23:00	May be given from 1500 Hrs/One circuit shutdown at a time from both end
576	RQ206374	OCC_227	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	D	Shutdown is required for maintenance work by 765kV Anta for maintenance and T&C Kota & Jhalawar for Disk replacement	25/Feb/2025	08:00	28/Feb/2025	18:00		PLANNED	Approved	25-Feb-25	15:00	28-Feb-25	23:59	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/May be allowed from 15:00Hrs
577	RQ206967	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-RATANGARH (RS) CKT-1	RRVPNL	D	Stringing work of under-construction 765 kV D/C Bhadla-II Sikar-II 2nd line	21/Feb/2025	08:00	22/Feb/2025	18:00		PLANNED	Approved	21-Feb-25	08:00	22-Feb-25	18:00	
578	RQ206377	OCC_227	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-KALISINDH (RS) CKT-2	RRVPNL	D	Shutdown is required for maintenance work by T&C Kota and Jhalawar	21/Feb/2025	08:00	24/Feb/2025	18:00		PLANNED	Approved	21-Feb-25	15:00	24-Feb-25	23:59	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/May be allowed from 15:00Hrs
579	RQ206968	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-MERTA (RS) CKT-1	RRVPNL	D	Stringing work of under-construction 765 kV D/C Bhadla-II Sikar-II 2nd line	20/Feb/2025	08:00	21/Feb/2025	18:00		PLANNED	Approved	20-Feb-25	16:00	21-Feb-25	23:00	May be given from 1600 Hrs/One circuit shutdown at a time from both end
580	RQ206428	OCC_227	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-MERTA (RS) CKT-1	RRVPNL	D	QUARTERLY MAINT.WORK & ATTENED D.C. EARTH FAULT alongwith 50 MVAR reactor at Merta end	20/Feb/2025	08:00	20/Feb/2025	18:00		PLANNED	Approved					Clubbed with 579

581	RQ206373	OCC_227	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-CHHABRA (RS) CKT-1	RRVPNL	D	Yearly Maintenance work (Shutdown required in day hours from 09:00 Hrs. to 18:00 Hrs. for proper alignment setting of bay Isolators.)	18/Feb/2025	08:00	18/Feb/2025	18:00		PLANNED	Approved	18-Feb-25	08:00	18-Feb-25	18:00	
582	RQ206372	OCC_227	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KOTA(PG) (RS) CKT-1	RRVPNL	D	Yearly Maintenance work (Shutdown required in day hours from 09:00 Hrs. to 18:00 Hrs. for proper alignment setting of bay Isolators.)	18/Feb/2025	08:00	18/Feb/2025	18:00		PLANNED	Approved	18-Feb-25	08:00	18-Feb-25	18:00	
583	RQ206412	OCC_227	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-AJMER (RS) CKT-2	RRVPNL	D	Half Yearly maintenance work of associated equipments of 400 kV Ajmer-Phagi-II Line & Main Bay (410) to be carried out by M/s Kay Cee Energy Infra Ltd, Kota	18/Feb/2025	08:00	18/Feb/2025	18:00		PLANNED	Approved	18-Feb-25	15:00	18-Feb-25	23:00	May be given from 1500 Hrs/One circuit shutdown at a time from both end
584	RQ206375	OCC_227	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2	RRVPNL	D	Shutdown is required by 765kV Anta for mainenance and T&C Kota & Jhalawar (For Attending broken OPGW)	16/Feb/2025	08:00	20/Feb/2025	18:00		PLANNED	Approved	16-Feb-25	15:00	20-Feb-25	23:59	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/May be allowed from 15:00Hrs
585	RQ206426	OCC_227	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARMER(RS)-RAJWEST(RW) (RS) CKT-1	RRVPNL	D	Planned maintenance	15/Feb/2025	08:00	15/Feb/2025	18:00		PLANNED	Approved	15-Feb-25	08:00	15-Feb-25	18:00	
586	RQ206371	OCC_227	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-CHHABRA SCTPS (RS) CKT-2	RRVPNL	D	For Attending broken OPGW at section A3-Gentry & and other R&M works e.g.tightening of spacers.	14/Feb/2025	08:00	15/Feb/2025	18:00		PLANNED	Approved	14-Feb-25	15:00	15-Feb-25	23:59	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/May be allowed from 15:00Hrs
587	RQ206403	OCC_227	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-GSS PACHPADRA (RS) CKT-1	RRVPNL	D	Planned maintenance	13/Feb/2025	08:00	13/Feb/2025	18:00		PLANNED	Approved	13-Feb-25	08:00	13-Feb-25	18:00	
588	RQ206503	OCC_227	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-2	RRVPNL	D	Quarterly Preventive Maintenance alongwith 50 MVAR LINE REACTOR INSTALLED AT 400 KV GSS RVPN JODHPUR	13/Feb/2025	08:00	13/Feb/2025	18:00		PLANNED	Approved	13-Feb-25	15:00	13-Feb-25	23:00	May be given from 1500 Hrs/One circuit shutdown at a time from both end
589	RQ206429	OCC_227	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-1	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	11/Feb/2025	08:00	11/Feb/2025	18:00		PLANNED	Approved	11-Feb-25	15:00	11-Feb-25	23:00	May be given from 1500 Hrs/One circuit shutdown at a time from both end
590	RQ206407	OCC_227	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-DEEDWANA(MTS) (RS) CKT-1	RRVPNL	D	Maintenance work at Ajmer and SD Defects Rectification & Hardware Correction & Tightening Work	10/Feb/2025	16:00	12/Feb/2025	23:59		PLANNED	Approved					Clubbed with 575

591	RQ206413	OCC_227	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-JODHPUR (RS) CKT-1	RRVPNL	D	Quarterly Preventive Maintenance at both end alongwith 50 MVAR reactor at Jodhpur end	10/Feb/2025	08:00	10/Feb/2025	18:00		PLANNED	Approved	10-Feb-25	15:00	10-Feb-25	23:00	May be given from 1500 Hrs/One circuit shutdown at a time from both end
592	RQ206418	OCC_227	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-HEERAPURA (RS) CKT-1	RRVPNL	D	QUARTERLY MAINT.WORK & TESTING OF BAY EQUIPMENT	10/Feb/2025	08:00	10/Feb/2025	18:00		PLANNED	Approved	10-Feb-25	08:00	10-Feb-25	18:00	
593	RQ206406	OCC_227	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-DEEDWANA(MTS) (RS) CKT-1	RRVPNL	D	SD Defects Rectification & Hardware Correction & Tightening Work	07/Feb/2025	16:00	08/Feb/2025	23:59		PLANNED	Approved					Clubbed with 473
594	RQ206427	OCC_227	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-1	RRVPNL	D	For rectification of line as per committee (RVPN, NRPC, PGCIL) mom held on dated 21.03.2024.	07/Feb/2025	15:00	15/Feb/2025	23:00		PLANNED	Approved	07-Feb-25	15:00	15-Feb-25	23:00	May be given from 16:00Hrs/Max two ckt shutdown at a time from Bhadla(RS) end
595	RQ206404	OCC_227	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-2	RRVPNL	D	For rectification of line as per committee (RVPN, NRPC, PGCIL) mom held on dated 21.03.20	07/Feb/2025	15:00	15/Feb/2025	23:00		PLANNED	Approved	07-Feb-25	15:00	15-Feb-25	23:00	May be given from 16:00Hrs/Max two ckt shutdown at a time from Bhadla(RS) end
596	RQ206410	OCC_227	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-JODHPUR (RS) CKT-1	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	06/Feb/2025	17:00	06/Feb/2025	23:00		PLANNED	Approved	06-Feb-25	17:00	06-Feb-25	23:00	May be given from 1700 Hrs/One circuit shutdown at a time from both end
597	RQ206424	OCC_227	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-JODHPUR (RS) CKT-1	RRVPNL	D	Quarterly Preventive Maintenance and testing work.alongwith 50 MVAR reactor at Jodhpur end	05/Feb/2025	08:00	05/Feb/2025	18:00		PLANNED	Approved	05-Feb-25	16:00	05-Feb-25	23:00	May be given from 1600 Hrs/One circuit shutdown at a time from both end
598	RQ206376	OCC_227	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-KALISINDH (RS) CKT-1	RRVPNL	D	Shutdown is required by T&C Kota for For the LILO work of 400 KV GSS Sangod and T&C Jhalawar for R&M works e.g.tightening/ replacement of spacers, jumpers	01/Feb/2025	08:00	05/Feb/2025	18:00		PLANNED	Approved	01-Feb-25	15:00	05-Feb-25	23:59	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/May be allowed from 15:00Hrs
599	RQ205608	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-2	POWER GRID	D	Planned outage for PLC of 765 kv S/C Mainpuri-Bara Ckt-1 T/L of SEUPPTCL	27/Feb/2025	08:00	28/Feb/2025	18:00		PLANNED	Approved	27-Feb-25	08:00	28-Feb-25	18:00	May be allowed subject to real time grid condition/ Max two ckt shutdown at both end
600	RQ205607	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-1	POWER GRID	D	Planned outage for PLC of 765 kv S/C Mainpuri-Bara Ckt-1 T/L of SEUPPTCL	27/Feb/2025	08:00	28/Feb/2025	18:00		PLANNED	Approved	27-Feb-25	08:00	28-Feb-25	18:00	May be allowed subject to real time grid condition/ Max two ckt shutdown at both end
601	RQ206825	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-1	POWER GRID	D	SHUTDOWN OF 400KV ALLAHABAD-Kanpur (GIS)line_1 FOR AMP of line and LR and checking of conservator AirCell. at KanourGIS	24/Feb/2025	09:00	24/Feb/2025	18:00		PLANNED	Approved	24-Feb-25	09:00	24-Feb-25	18:00	
602	RQ206467	OCC_227	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1	POWER GRID	D	For Half yearly maintenance & testing work	24/Feb/2025	08:00	24/Feb/2025	18:00		PLANNED	Rejected					May be rejected as Consent denied by PG

603	RQ205605	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1	POWER GRID	D	Planned outage for PLC of 765 kv S/C Mainpuri-Bara Ckt-1 T/L of SEUPPTCL	23/Feb/2025	08:00	24/Feb/2025	18:00		PLANNED	Rejected					Wrong entry
604	RQ205603	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1	POWER GRID	D	Planned outage for PLC of 765 kv S/C Mainpuri-Bara Ckt-1 T/L of SEUPPTCL	23/Feb/2025	08:00	24/Feb/2025	18:00		PLANNED	Rejected					Duplicate entry
605	RQ205604	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-2	POWER GRID	D	Planned outage for PLC of 765 kv S/C Mainpuri-Bara Ckt-1 T/L of SEUPPTCL	23/Feb/2025	08:00	24/Feb/2025	18:00		PLANNED	Approved	23-Feb-25	08:00	24-Feb-25	18:00	May be allowed subject to real time grid condition/ Max two ckt shutdown at both end
606	RQ205606	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-2	POWER GRID	D	Planned outage for PLC of 765 kv S/C Mainpuri-Bara Ckt-1 T/L of SEUPPTCL	23/Feb/2025	08:00	24/Feb/2025	18:00		PLANNED	Rejected					Duplicate entry
607	RQ206824	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	POWER GRID	D	Shutdown of 400kv Allahabad Kanpur GIS_2 require to take the non-switchable LR into service after replacement of Aircel and MOLG at KanpurGIS	22/Feb/2025	15:00	22/Feb/2025	17:00		PLANNED	Approved	22-Feb-25	15:00	22-Feb-25	17:00	
608	RQ206823	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	POWER GRID	D	Shutdown of 400kv Allahabad Kanpur GIS_2 require to erect the conservator unit after AirCell and MOLG replacement work. And further oil filtration work at kanpurGIS	21/Feb/2025	10:00	21/Feb/2025	14:00		PLANNED	Approved	21-Feb-25	10:00	21-Feb-25	14:00	
609	RQ205609	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-1	POWER GRID	D	Planned outage for PLC of 765 kv S/C Mainpuri-Bara Ckt-1 T/L of SEUPPTCL	21/Feb/2025	08:00	22/Feb/2025	18:00		PLANNED	Approved	21-Feb-25	08:00	22-Feb-25	18:00	May be allowed subject to real time grid condition/ Max two ckt shutdown at both end
610	RQ205610	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-2	POWER GRID	D	Planned outage for PLC of 765 kv S/C Mainpuri-Bara Ckt-1 T/L of SEUPPTCL	21/Feb/2025	08:00	22/Feb/2025	18:00		PLANNED	Approved	21-Feb-25	08:00	22-Feb-25	18:00	May be allowed subject to real time grid condition/ Max two ckt shutdown at both end
611	RQ206867	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-2	POWER GRID	D	Testing of DTPC scheme (under Process bus)	20/Feb/2025	10:00	20/Feb/2025	12:00		PLANNED	Approved	20-Feb-25	10:00	20-Feb-25	12:00	
612	RQ206822	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	POWER GRID	D	Shutdown of 400kv Allahabad Kanpur GIS_2 require to take the non-switchable LR out for checking the conservator air cell healthiness and replacement of MOLG and AirCell.at KanpurGIS	20/Feb/2025	09:00	20/Feb/2025	17:00		PLANNED	Approved	20-Feb-25	09:00	20-Feb-25	17:00	
613	RQ206367	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-HISSAR (PG) CKT-2	POWER GRID	C	FOR RETROFITMENT OF ISOLATOR line bay,main bay & tie bay AT POWERGRID HISAR SS END IN ADD CAP 19-24 BLOCK	20/Feb/2025	08:00	28/Feb/2025	18:00	Line shall also be charged in anti theft mode	PLANNED	Approved	10-Feb-25	08:00	17-Feb-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/ Date may be revised wrt 617

614	RQ206468	OCC_227	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2	POWER GRID	D	For Half yearly maintenance & testing work	20/Feb/2025	08:00	20/Feb/2025	18:00		PLANNED	Rejected						May be rejected as Consent denied by PG
615	RQ206830	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-3	POWER GRID	D	Line bay AMP, Tightening & alignment work. at Fatehpur	19/Feb/2025	08:00	19/Feb/2025	18:00		PLANNED	Approved	19-Feb-25	08:00	19-Feb-25	18:00		
616	RQ206866	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-KANPUR (PG) CKT-2	POWER GRID	D	Testing of DTPC scheme (under Process bus)	18/Feb/2025	10:00	18/Feb/2025	12:00		PLANNED	Approved	18-Feb-25	10:00	18-Feb-25	12:00		
617	RQ206366	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-HISSAR (PG) CKT-1	POWER GRID	C	FOR RETROFITMENT OF ISOLATOR line bay,main bay & tie bay AT POWERGRID HISAR SS END IN ADD CAP 19-24 BLOCK	18/Feb/2025	08:00	27/Feb/2025	18:00	Line shall also be charged in anti theft mode	PLANNED	Approved	18-Feb-25	08:00	27-Feb-25	18:00		May be given subject to real time grid conditions/One circuit shutdown from both end at a time
618	RQ206829	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-2	POWER GRID	D	Line bay AMP, Tightening & alignment work. at Fatehpur	18/Feb/2025	08:00	18/Feb/2025	18:00		PLANNED	Approved						Clubbed with 648
619	RQ206865	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-KANPUR (PG) CKT-1	POWER GRID	D	Testing of DTPC scheme (under Process bus)	17/Feb/2025	10:00	17/Feb/2025	12:00		PLANNED	Approved	17-Feb-25	10:00	17-Feb-25	12:00		
620	RQ206417	OCC_227	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1	POWER GRID	D	Quarterly Preventive Maintenance and testing work.	17/Feb/2025	08:00	17/Feb/2025	18:00		PLANNED	Rejected						Consent denied by PG
621	RQ206368	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(PG)-BHIWANI(BB) (PG)	POWER GRID	C	453, 451, 455 ISOLATOR RETROFITMENT IN ADD CAP	17/Feb/2025	08:00	26/Feb/2025	18:00	Add cap isolator retrofitment	PLANNED	Approved	17-Feb-25	08:00	26-Feb-25	18:00		May be given subject to real time grid conditions/One circuit shutdown from both end at a time
622	RQ206828	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-1	POWER GRID	D	Line bay AMP, Tightening & alignment work. at Fatehpur	17/Feb/2025	08:00	17/Feb/2025	18:00		PLANNED	Approved						Clubbed with 645
623	RQ206727	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1	POWER GRID	D	Relay testing work	15/Feb/2025	10:00	16/Feb/2025	18:00		PLANNED	Approved						Clubbed with 305
624	RQ206864	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-AGRA (PG) CKT-1	POWER GRID	D	Testing of DTPC scheme (under Process bus)	15/Feb/2025	10:00	15/Feb/2025	12:00		PLANNED	Approved	15-Feb-25	10:00	15-Feb-25	12:00		
625	RQ206960	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BASSI (PG) CKT-1	POWER GRID	D	AMP work of line reactor	14/Feb/2025	09:00	14/Feb/2025	18:00		PLANNED	Approved	14-Feb-25	09:00	14-Feb-25	18:00		
626	RQ206863	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABGARH (PG) CKT-3	POWER GRID	D	Testing of DTPC scheme (under Process bus)	13/Feb/2025	10:00	13/Feb/2025	12:00		PLANNED	Approved	13-Feb-25	10:00	13-Feb-25	12:00		
627	RQ206729	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1	POWER GRID	D	Relay testing work	12/Feb/2025	10:00	13/Feb/2025	18:00		PLANNED	Approved	12-Feb-25	10:00	13-Feb-25	18:00		
628	RQ206862	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABGARH (PG) CKT-2	POWER GRID	D	Testing of DTPC scheme (under Process bus)	12/Feb/2025	10:00	12/Feb/2025	12:00		PLANNED	Approved	12-Feb-25	10:00	12-Feb-25	12:00		
629	RQ206760	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-2	POWER GRID	D	DEFECT RECTIFICATION WORK IN TRANSMISSION LINE	12/Feb/2025	08:00	12/Feb/2025	18:00		PLANNED	Approved						Clubbed with 411

630	RQ206843	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2- JAULIIVI (PG) CKT-2	POWER GRID	D	Line Side Bay AMP work and Distance Relay (P444) Firmware Upgradation work as per Technical Circular and their testing	12/Feb/2025	08:00	12/Feb/2025	18:00		PLANNED	Approved	12-Feb-25	08:00	12-Feb-25	18:00	
631	RQ206869	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-GORAKHPUR(UP) (PG) CKT-2	POWER GRID	D	AMP Work	11/Feb/2025	09:00	11/Feb/2025	18:00		PLANNED	Approved	11-Feb-25	09:00	11-Feb-25	18:00	
632	RQ206759	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-1	POWER GRID	D	DEFECT RECTIFICATION WORK IN TRANSMISSION LINE	11/Feb/2025	08:00	11/Feb/2025	18:00		PLANNED	Approved					Clubbed with 364
633	RQ206363	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-2	POWER GRID	D	AMP YEARLY/2Y/5YEARLY WORK	11/Feb/2025	08:00	11/Feb/2025	18:00		PLANNED	Approved	11-Feb-25	08:00	11-Feb-25	18:00	
634	RQ206861	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1	POWER GRID	D	AMP of line bay equipment & non-switchable line reactor at Kanpur & testing of DTPC scheme (under Process bus)	11/Feb/2025	08:00	11/Feb/2025	18:00		PLANNED	Approved	11-Feb-25	08:00	11-Feb-25	18:00	
635	RQ206730	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1	POWER GRID	D	Relay testing work	10/Feb/2025	10:00	11/Feb/2025	18:00		PLANNED	Approved	10-Feb-25	10:00	11-Feb-25	18:00	
636	RQ206868	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-GORAKHPUR(UP) (PG) CKT-1	POWER GRID	D	AMP Work	10/Feb/2025	09:00	10/Feb/2025	18:00		PLANNED	Approved	10-Feb-25	09:00	10-Feb-25	18:00	
637	RQ206078	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH(UP)-VARANASI(PG) (PG) CKT-2	POWER GRID	D	For general maintenance and complete bay tightening work	10/Feb/2025	09:00	10/Feb/2025	18:00		PLANNED	Approved	10-Feb-25	09:00	10-Feb-25	18:00	
638	RQ206364	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-HISSAR(PG) (PG) CKT-1	POWER GRID	D	AMP YEARLY/2Y/5YEARLY WORK	10/Feb/2025	08:00	10/Feb/2025	18:00		PLANNED	Approved	10-Feb-25	08:00	10-Feb-25	18:00	
639	RQ206842	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2- JAULIIVI (PG) CKT-1	POWER GRID	D	Line Side Bay AMP work and Distance Relay (P444) Firmware Upgradation work as per Technical Circular and their testing	10/Feb/2025	08:00	10/Feb/2025	18:00		PLANNED	Approved	10-Feb-25	08:00	10-Feb-25	18:00	
640	RQ206838	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD(PG)-MEJA TPS(MUN) (PG) CKT-2	POWER GRID	D	AMP Work	08/Feb/2025	09:00	08/Feb/2025	18:00		PLANNED	Approved	08-Feb-25	09:00	08-Feb-25	18:00	
641	RQ206362	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-1	POWER GRID	D	AMP YEARLY/2Y/5YEARLY WORK	08/Feb/2025	08:00	08/Feb/2025	18:00		PLANNED	Approved	08-Feb-25	08:00	08-Feb-25	18:00	
642	RQ206835	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-1	POWER GRID	D	Tie bay LBB Retrofitment Work at Prayagraj SS.	07/Feb/2025	09:00	07/Feb/2025	18:00		PLANNED	Rejected					Duplicate entry
643	RQ206836	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-2	POWER GRID	D	Tie bay LBB Retrofitment Work at Prayagraj SS.	07/Feb/2025	09:00	07/Feb/2025	18:00		PLANNED	Approved	07-Feb-25	09:00	07-Feb-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from Rihand end/NTPC consent

644	RQ206359	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-1	POWER GRID	C	410 89B, 411 89A and 41089L Isolators retrofitment in add cap	07/Feb/2025	08:00	16/Feb/2025	18:00	Add cap isolator retrofitment	PLANNED	Approved	07-Feb-25	08:00	16-Feb-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
645	RQ206833	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-1	POWER GRID	D	Tie bay LBB Retrofitment Work at Prayagraj SS.	07/Feb/2025	08:00	07/Feb/2025	18:00		PLANNED	Approved	07-Feb-25	08:00	07-Feb-25	18:00	May be given subject to real time grid conditions/Max two circuit shutdown from allahabd end
646	RQ206860	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR (PG)	POWER GRID	D	AMP of line bay equipment at Kanpur & testing of DTPC scheme (under Process bus)	07/Feb/2025	08:00	07/Feb/2025	18:00		PLANNED	Approved	07-Feb-25	08:00	07-Feb-25	18:00	
647	RQ206837	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-1	POWER GRID	D	Tie bay LBB Retrofitment Work at Prayagraj SS.	06/Feb/2025	09:00	06/Feb/2025	18:00		PLANNED	Approved	06-Feb-25	09:00	06-Feb-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from Rihand end/NTPC consent
648	RQ206834	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-2	POWER GRID	D	Tie bay LBB Retrofitment Work at Prayagraj SS.	06/Feb/2025	08:00	06/Feb/2025	18:00		PLANNED	Approved	06-Feb-25	08:00	06-Feb-25	18:00	May be given subject to real time grid conditions/Max two circuit shutdown from allahabd end
649	RQ206402	OCC_227	rampur_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-RAMPUR HEP(SJ) (PG) CKT-2	POWER GRID	D	Replacement & Calibration of sensor of Gas monitoring system of GIS of Rampur HPS	05/Feb/2025	09:00	08/Feb/2025	18:00	Annual Planned Maintenance	PLANNED	Approved	05-Feb-25	10:00	08-Feb-25	16:00	
650	RQ206401	OCC_227	rampur_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-RAMPUR HEP(SJ) (PG) CKT-1	POWER GRID	D	Replacement & Calibration of sensor of Gas monitoring system of GIS of Rampur HPS	05/Feb/2025	09:00	08/Feb/2025	18:00	Annual Planned Maintenance	PLANNED	Approved	05-Feb-25	10:00	08-Feb-25	16:00	
651	RQ206444	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ANPARA(UP) (PG) CKT-1	POWER GRID	C	For changing DC supply to relay and panel for commissioning of New DCDB	05/Feb/2025	09:00	05/Feb/2025	18:00		PLANNED	Approved	05-Feb-25	09:00	05-Feb-25	18:00	Line under outage due to system requirement/May be given
652	RQ206858	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-1	POWER GRID	D	Testing of DTPC scheme (under Process Bus) at Kanpur & Panki(UP) & AMP of Tie Bay-402 at Kanpur	05/Feb/2025	08:00	05/Feb/2025	18:00		PLANNED	Approved	05-Feb-25	08:00	05-Feb-25	18:00	
653	RQ206832	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-2	POWER GRID	D	Tie bay LBB Retrofitment Work at Prayagraj SS.	05/Feb/2025	08:00	05/Feb/2025	18:00		PLANNED	Approved	05-Feb-25	08:00	05-Feb-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC consent
654	RQ206370	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHABAD(PG)-BHIWANI(BB) (PG) CKT-1	POWER GRID	C	FOR RETROFITMENT OF ISOLATOR line bay,main bay & tie bay AT both POWERGRID HISAR SS & BBMB Bhiwani END IN ADD CAP 19-24 BLOCK	05/Feb/2025	08:00	28/Feb/2025	18:00	Line shall also be charged in anti theft mode	PLANNED	Approved	05-Feb-25	08:00	12-Feb-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/Line bypassed at Hissar/
655	RQ206852	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-SOHAWAL (PG) CKT-1	POWER GRID	D	FOR RECTIFICATION & REPLACEMENT OF DROPPERS	04/Feb/2025	09:00	04/Feb/2025	17:00		PLANNED	Approved	04-Feb-25	09:00	04-Feb-25	17:00	

656	RQ206857	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-2	POWER GRID	D	AMP of line bay equipment at Kanpur & Auraiya end & testing of DTPC scheme under process Bus	04/Feb/2025	08:00	04/Feb/2025	18:00		PLANNED	Approved	04-Feb-25	08:00	04-Feb-25	18:00	
657	RQ206831	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-1	POWER GRID	D	Tie bay LBB Retrofitment Work at Prayagraj SS.	03/Feb/2025	08:00	03/Feb/2025	18:00		PLANNED	Approved	03-Feb-25	08:00	03-Feb-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC consent
658	RQ206856	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-1	POWER GRID	D	AMP of line bay equipment at Kanpur & Auraiya end & testing of DTPC scheme under process Bus	03/Feb/2025	08:00	03/Feb/2025	18:00		PLANNED	Approved	03-Feb-25	08:00	03-Feb-25	18:00	
659	RQ206839	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR (PG)	POWER GRID	C	Construction activity related to line reactor under Extension of 400kV Allahabad S/s Substation Package SS-103	01/Feb/2025	09:00	08/Feb/2025	18:00		PLANNED	Approved	01-Feb-25	09:00	08-Feb-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/
660	RQ206361	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHABAD-HISSAR (PG) CKT-1	POWER GRID	C	411 89B and 412 89B Isolator retrofitment in add cap	01/Feb/2025	08:00	06/Feb/2025	18:00	Add cap isolator retrofitment	PLANNED	Rejected					Duplicate entry
661	RQ206355	OCC_227	nhpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_1(NH)-JALANDHAR(PG) (PG) CKT-1	POWER GRID	C	Testing & Engagement of Vertical Break Disconnect Switch (Isolator) and Charging of Shunt Reactor	01/Feb/2025	08:00	28/Feb/2025	18:00		PLANNED	Approved	19-Jan-25	08:00	21-Jan-25	18:00	May be allowed Subject to no generation evacuation constraint at Chamera_1 / Shutdown duration may be minimised
662	RQ206369	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-BHIWANI (PG)	POWER GRID	C	FOR RETROFITMENT OF ISOLATOR 407 89R IN Reactor BAY AT POWERGRID HISAR SS END IN ADD CAP 19-24 BLOCK	01/Feb/2025	08:00	04/Feb/2025	18:00	Line shall be out of service along with intermediate 50 MVAR line reactor at Hisar ssAnti theft charging of the line shall also be done.	PLANNED	Approved	01-Feb-25	08:00	04-Feb-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/Line bypassed at Hisar/
663	RQ206343	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTS) CKT-2	PBTS	D	FOR AMP WORK & defect rectification work	26/Feb/2025	08:00	26/Feb/2025	18:00		PLANNED	Approved	26-Feb-25	16:00	26-Feb-25	23:00	May be given from 1600 Hrs/One circuit shutdown at a time from both end
664	RQ206342	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTS) CKT-1	PBTS	D	FOR AMP WORK & defect rectification work	25/Feb/2025	08:00	25/Feb/2025	18:00		PLANNED	Approved	25-Feb-25	16:00	25-Feb-25	23:00	May be given from 1600 Hrs/One circuit shutdown at a time from both end
665	RQ206336	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-4	PBTS	D	For scheme checking work & Line AMP work	19/Feb/2025	08:00	19/Feb/2025	18:00		PLANNED	Approved	19-Feb-25	16:00	19-Feb-25	23:00	May be given from 1600 Hrs/One circuit shutdown at a time from both end
666	RQ206335	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-3	PBTS	D	For scheme checking work & Line AMP work	18/Feb/2025	08:00	18/Feb/2025	18:00		PLANNED	Approved	18-Feb-25	16:00	18-Feb-25	23:00	May be given from 1600 Hrs/One circuit shutdown at a time from both end

667	RQ206334	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-2	PBTSL	D	For scheme checking work & Line AMP work	12/Feb/2025	08:00	12/Feb/2025	18:00		PLANNED	Approved	12-Feb-25	16:00	12-Feb-25	23:00	May be given from 1600 Hrs/One circuit shutdown at a time from both end
668	RQ206337	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-1	PBTSL	D	For scheme checking work & Line AMP work	11/Feb/2025	08:00	11/Feb/2025	18:00		PLANNED	Approved	11-Feb-25	16:00	11-Feb-25	23:00	May be given from 1600 Hrs/One circuit shutdown at a time from both end
669	RQ206500	OCC_227	indigrd_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-SAMBA(PG) (NRSS XXIX) CKT-2	NRSS XXIX	D	Shutdown defect rectification	20/Feb/2025	09:00	20/Feb/2025	18:00		PLANNED	Approved	20-Feb-25	09:00	20-Feb-25	18:00	
670	RQ206499	OCC_227	indigrd_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-SAMBA(PG) (NRSS XXIX) CKT-1	NRSS XXIX	D	Shutdown defect rectification	19/Feb/2025	09:00	19/Feb/2025	18:00		PLANNED	Approved	19-Feb-25	09:00	19-Feb-25	18:00	
671	RQ206498	OCC_227	indigrd_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-SAMBA(PG) (NRSS XXIX) CKT-2	NRSS XXIX	D	Required A/R OFF for Installation of aviation balls and Defect rectification.	05/Feb/2025	09:00	05/Feb/2025	18:00		PLANNED	Approved	05-Feb-25	09:00	05-Feb-25	18:00	
672	RQ206480	OCC_227	indigrd_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-SAMBA(PG) (NRSS XXIX) CKT-1	NRSS XXIX	D	Required A/R OFF for Installation of aviation balls and Defect rectification.	04/Feb/2025	09:00	04/Feb/2025	18:00		PLANNED	Approved	04-Feb-25	09:00	04-Feb-25	18:00	
673	RQ205586	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SULTANPUR(UP)-MOHANLALGANJ (PGYTL) (PGYTL) CKT-1	UPPTCL, PGYTL	C	* Preventive Maintenance of Bay at 400KV S/S Sultanpur	18/Feb/2025	10:00	18/Feb/2025	16:00		PLANNED	Approved	18-Feb-25	10:00	18-Feb-25	16:00	
674	RQ205589	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOHANLALGANJ (PGYTL)-UNNAO(UP) (PGYTL) CKT-1	UPPTCL, PGYTL	D	AMP of line bay	15/Feb/2025	09:00	15/Feb/2025	17:30		PLANNED	Approved	15-Feb-25	09:00	15-Feb-25	17:30	
675	RQ205574	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOHANLALGANJ (PGYTL)-UNNAO(UP) (PGYTL) CKT-1	UPPTCL, PGYTL	D	* S/D OF 400 KV MOHANLALGANJ(PG) UNNAO LINE FOR JUMPER TIGHTING AND DISC >X CLEANING WORK	10/Feb/2025	10:00	11/Feb/2025	17:00		PLANNED	Approved	10-Feb-25	10:00	11-Feb-25	17:00	
676	RQ206971	OCC_227	indigrd_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH(PG)-PRITHALA (GPTL) (GPTL) CKT-2	GPTL	D	Required A/R off for Replacement of Batteries of Aviation lights.	17/Feb/2025	09:00	22/Feb/2025	18:00		PLANNED	Approved	17-Feb-25	09:00	22-Feb-25	18:00	
677	RQ206970	OCC_227	indigrd_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH(PG)-PRITHALA (GPTL) (GPTL) CKT-1	GPTL	D	Required A/R off for Replacement of Batteries of Aviation lights.	17/Feb/2025	09:00	22/Feb/2025	18:00		PLANNED	Approved	17-Feb-25	09:00	22-Feb-25	18:00	
678	RQ205555	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-LUCKNOW(UP) (PG) CKT-1	POWER GRID,UP PTCL	D	* S/D OF 400 KV SAROJANINAGAR-KURSI ROAD LINE FOR JUMPER TIGHTING AND DISC >X CLEANING	15/Feb/2025	10:00	16/Feb/2025	17:00		PLANNED	Approved	15-Feb-25	10:00	16-Feb-25	17:00	
679	RQ206651	OCC_227	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH(PG)-BAGLIHAR(JK) (JKSPDCL) CKT-1	POWER GRID,JK SPDCL	D	Preventive Maintenance	15/Feb/2025	08:00	16/Feb/2025	17:00	Preventive Maintenance	PLANNED	Rejected					Shutdown may be postponed to next OCC due to very low voltage scnerio (360-370KV) in JK due to peak winter

680	RQ206648	OCC_227	slcjk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGLIHAR(JK)-KISHENPUR(PG) (JKSPDCL) CKT-3	POWER GRID,JK SPDCL	D	Preventive Maintenance	13/Feb/2025	08:00	14/Feb/2025	17:00	Preventive Maintenance	PLANNED	Rejected					Shutdown may be postponed to next OCC due to very low voltage scnerio (360-370KV) in JK due to peak winter
681	RQ205566	OCC_227	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,P OWERGR RID	C	Relay Testing	13/Feb/2025	08:00	14/Feb/2025	18:00		PLANNED	Approved	13-Feb-25	08:00	14-Feb-25	18:00	May be allowed on daily basis/ Subject to no other line outage at both end
682	RQ205592	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-SRINAGAR(UK) (UK) CKT-2	PTCUL	D	Peripheral Unit Configuration & Checking	12/Feb/2025	08:00	12/Feb/2025	18:00		PLANNED	Approved	12-Feb-25	9:00	12-Feb-25	16:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/UK consent/Subject to no generation evacuation constraints from (09:00-16:00 hrs)
683	RQ205591	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-SRINAGAR(UK) (UK) CKT-1	PTCUL	D	Peripheral Unit Configuration & Checking	11/Feb/2025	08:00	11/Feb/2025	18:00		PLANNED	Approved	11-Feb-25	9:00	11-Feb-25	16:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/UK consent/Subject to no generation evacuation constraints from (09:00-16:00 hrs)
684	RQ205598	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-SRINAGAR(UK) (UK) CKT-2	PTCUL	D	Samast meter off line calibration	03/Feb/2025	13:00	03/Feb/2025	18:00		PLANNED	Approved					Clubbed with 682
685	RQ205597	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-SRINAGAR(UK) (UK) CKT-1	PTCUL	D	Samast meter off line calibration	03/Feb/2025	08:00	03/Feb/2025	13:00		PLANNED	Approved					Clubbed with 683
686	RQ206650	OCC_227	slcjk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGLIHAR(JK)-KISHENPUR(PG) (PDD JK) CKT-2	PDD JK	D	Preventive Maintenance	08/Feb/2025	08:00	12/Feb/2025	17:00	Preventive Maintenance	PLANNED	Rejected					Shutdown may be postponed to next OCC due to very low voltage scnerio (360-370KV) in JK due to peak winter
687	RQ206649	OCC_227	slcjk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGLIHAR(JK)-KISHENPUR(PG) (PDD JK) CKT-1	PDD JK	D	Preventive Maintenance	03/Feb/2025	08:00	07/Feb/2025	17:00	Preventive Maintenance	PLANNED	Rejected					Shutdown may be postponed to next OCC due to very low voltage scnerio (360-370KV) in JK due to peak winter
688	RQ206820	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-UNCHAHAR(NTB) (PUTL) CKT-2	PUTL	C	NHAI DIVERSION WORK - RAEBARELI PRAYAGRAJ BYPASS OF NHAI.	04/Feb/2025	08:00	13/Feb/2025	18:00		PLANNED	Approved	04-Feb-25	08:00	13-Feb-25	18:00	May be allowed subject to NTPC consent/maximum two ckt shutdown at a time may be allowed at Unchahar end
689	RQ206819	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-UNCHAHAR(NTB) (PUTL) CKT-1	PUTL	C	NHAI DIVERSION WORK - RAEBARELI PRAYAGRAJ BYPASS OF NHAI.	04/Feb/2025	08:00	13/Feb/2025	18:00		PLANNED	Approved	04-Feb-25	08:00	13-Feb-25	18:00	May be allowed subject to NTPC consent/maximum two ckt shutdown at a time may be allowed at Unchahar end
690	RQ206425	OCC_227	slcsrc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALWAR(ATIL)-HINDAUN(RS) (ATIL) CKT-1	ATSL	D	SD Defects Rectification & Hardware Correction & Tightening Work	01/Feb/2025	08:00	02/Feb/2025	18:00		PLANNED	Approved	01-Feb-25	08:00	02-Feb-25	18:00	
691	RQ205523	OCC_227	cpcc2_sd	BUS	400KV BUS 2 AT AMRITSAR(PG)		D	For AMP work.	28/Feb/2025	10:00	28/Feb/2025	18:00	Kindly approve.	PLANNED	Approved	28-Feb-25	10:00	28-Feb-25	18:00	
692	RQ206162	OCC_227	cpcc1_sd	BUS	400KV BUS 2 AT BAWANA(DV)		C	40789 isolator retrofiting work at DTL bawana ss	28/Feb/2025	08:00	02/Mar/2025	18:00		PLANNED	Approved	28-Feb-25	08:00	02-Mar-25	18:00	All other elements must be connected with Other Bus/Subject to Delhi consent
693	RQ206155	OCC_227	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)		D	FOR AMP WORK	27/Feb/2025	08:00	27/Feb/2025	18:00		PLANNED	Approved					Clubbed with 705
694	RQ206154	OCC_227	cpcc1_sd	BUS	400KV BUS 3 AT MANDOLA(PG)		D	FOR AMP WORK	26/Feb/2025	08:00	26/Feb/2025	18:00		PLANNED	Approved					Clubbed with 713

695	RQ206105	OCC_227	cpcc1_sd	BUS	400 KV BIKANER(PG) - BUS 2		D	Bus Bar testing work (1500MVA ICT-4 bays)	25/Feb/2025	15:00	26/Feb/2025	23:00		PLANNED	Approved	25-Feb-25	17:00	26-Feb-25	23:00	May be given from 1700 Hrs/All other elements must be connected with Other Bus
696	RQ206161	OCC_227	cpcc1_sd	BUS	400KV BUS 2 AT BAWANA(DV)		C	41289 isolator retrofitting work at DTL bawana ss	25/Feb/2025	08:00	27/Feb/2025	18:00		PLANNED	Approved	25-Feb-25	08:00	27-Feb-25	18:00	All other elements must be connected with Other Bus/Subject to Delhi consent
697	RQ206170	OCC_227	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)		D	Bus bar relay retrofitting work at Mandola ss	25/Feb/2025	08:00	25/Feb/2025	18:00		PLANNED	Approved	25-Feb-25	08:00	25-Feb-25	18:00	Subject to delhi consent/All other elements must be connected with Other Bus
698	RQ205527	OCC_227	cpcc2_sd	BUS	400KV BUS 2 AT PATIALA(PG)		D	For AMP work.	24/Feb/2025	08:00	25/Feb/2025	18:00	Kindly approve.	PLANNED	Approved	24-Feb-25	08:00	25-Feb-25	18:00	
699	RQ206169	OCC_227	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)		D	Bus bar relay retrofitting work at Mandola ss	24/Feb/2025	08:00	24/Feb/2025	18:00		PLANNED	Approved	24-Feb-25	08:00	24-Feb-25	18:00	Subject to delhi consent/All other elements must be connected with Other Bus
700	RQ206164	OCC_227	cpcc1_sd	BUS	400KV BUS 2 AT MURADNAGAR_1 (UP)		D	LBB relay testing work at Muradnagar SS	23/Feb/2025	08:00	23/Feb/2025	18:00		PLANNED	Approved	23-Feb-25	08:00	23-Feb-25	18:00	
701	RQ206104	OCC_227	cpcc1_sd	BUS	400 KV BIKANER(PG) - BUS 1		D	Bus Bar testing & Jumpering work (1500MVA ICT-4 bays)	22/Feb/2025	15:00	24/Feb/2025	23:00		PLANNED	Approved	22-Feb-25	17:00	24-Feb-25	23:00	May be given from 1700 Hrs/All other elements must be connected with Other Bus
702	RQ206160	OCC_227	cpcc1_sd	BUS	400KV BUS 2 AT BAWANA(DV)		C	41489 isolator retrofitting work at DTL bawana ss	22/Feb/2025	08:00	24/Feb/2025	18:00		PLANNED	Approved	22-Feb-25	08:00	24-Feb-25	18:00	All other elements must be connected with Other Bus/Subject to Delhi consent
703	RQ206163	OCC_227	cpcc1_sd	BUS	400KV BUS 1 AT MURADNAGAR_1 (UP)		D	LBB relay testing work at Muradnagar SS	22/Feb/2025	08:00	22/Feb/2025	18:00		PLANNED	Approved	22-Feb-25	08:00	22-Feb-25	18:00	
704	RQ206034	OCC_227	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 2		D	For erection & Commissioning work of bay extension of 400kV/220kV ICT 10 Dia at Fatehgarh 2 RS INFRA	21/Feb/2025	17:00	24/Feb/2025	23:00		PLANNED	Approved	21-Feb-25	17:00	24-Feb-25	23:00	May be given from 1700 Hrs/All other elements must be connected with Other Bus
705	RQ206168	OCC_227	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)		D	Bus bar relay retrofitting work at Mandola ss	21/Feb/2025	08:00	23/Feb/2025	18:00		PLANNED	Approved	21-Feb-25	08:00	23-Feb-25	18:00	Subject to delhi consent/All other elements must be connected with Other Bus
706	RQ205525	OCC_227	cpcc2_sd	BUS	400KV BUS 2 AT KAITHAL(PG)		D	For AMP work.	20/Feb/2025	09:30	21/Feb/2025	18:00	Kindly approve.	PLANNED	Approved	20-Feb-25	09:30	21-Feb-25	18:00	
707	RQ205526	OCC_227	cpcc2_sd	BUS	400KV BUS 1 AT PATIALA(PG)		D	For AMP work.	20/Feb/2025	09:30	21/Feb/2025	18:00	Kindly approve.	PLANNED	Approved	20-Feb-25	09:30	21-Feb-25	18:00	
708	RQ205517	OCC_227	cpcc2_sd	BUS	400KV BUS 2 AT PANCHKULA(PG)		D	For AMP work.	19/Feb/2025	09:30	19/Feb/2025	18:00	Kindly approve.	PLANNED	Approved	19-Feb-25	09:30	19-Feb-25	18:00	
709	RQ206096	OCC_227	cpcc1_sd	BUS	400KV BUS 2 AT KANKROLI(PG)		D	FOR FIRMWARE UPGRADATION OF BUS BAR RELAY	19/Feb/2025	09:00	19/Feb/2025	18:00		PLANNED	Approved	19-Feb-25	16:00	19-Feb-25	23:00	May be given from 1600 Hrs/All other elements must be connected with Other Bus
710	RQ206159	OCC_227	cpcc1_sd	BUS	400KV BUS 1 AT BAWANA(DV)		C	40889 isolator retrofitting work at DTL bawana ss	19/Feb/2025	08:00	21/Feb/2025	18:00		PLANNED	Approved	19-Feb-25	08:00	21-Feb-25	18:00	All other elements must be connected with Other Bus/Subject to Delhi consent
711	RQ205516	OCC_227	cpcc2_sd	BUS	400KV BUS 1 AT PANCHKULA(PG)		D	For AMP work.	18/Feb/2025	09:30	18/Feb/2025	18:00	Kindly approve.	PLANNED	Approved	18-Feb-25	09:30	18-Feb-25	18:00	
712	RQ206095	OCC_227	cpcc1_sd	BUS	400KV BUS 1 AT KANKROLI(PG)		D	FOR FIRMWARE UPGRADATION OF BUS BAR RELAY	18/Feb/2025	09:00	18/Feb/2025	18:00		PLANNED	Approved	18-Feb-25	16:00	18-Feb-25	23:00	May be given from 1600 Hrs/All other elements must be connected with Other Bus
713	RQ206167	OCC_227	cpcc1_sd	BUS	400KV BUS 3 AT MANDOLA(PG)		D	Bus bar relay retrofitting work at Mandola ss	18/Feb/2025	08:00	20/Feb/2025	18:00		PLANNED	Approved	18-Feb-25	08:00	20-Feb-25	18:00	Subject to delhi consent/All other elements must be connected with Other Bus
714	RQ206090	OCC_227	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 4		D	Bay Extension Work and Attending Punch Points	17/Feb/2025	17:00	18/Feb/2025	23:00		PLANNED	Approved	17-Feb-25	17:00	18-Feb-25	23:00	May be given from 1700 Hrs/All other elements must be connected with Other Bus

715	RQ206033	OCC_227	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 1		D	For erection & Commissioning work of bay extension of 400kv/220kv ICT 10 Dia at Fatehgarh 2 RS INFRA	17/Feb/2025	17:00	20/Feb/2025	23:00		PLANNED	Approved	17-Feb-25	17:00	20-Feb-25	23:00	May be given from 1700 Hrs/All other elements must be connected with Other Bus
716	RQ205524	OCC_227	cpcc2_sd	BUS	400KV BUS 1 AT KAITHAL(PG)		D	For AMP work.	17/Feb/2025	09:30	18/Feb/2025	18:00	Kindly approve.	PLANNED	Approved	17-Feb-25	09:30	18-Feb-25	18:00	
717	RQ206143	OCC_227	cpcc1_sd	BUS	400KV BUS 1 AT BASSI(PG)		D	400kv Busbar Relay Retrofitment work.	17/Feb/2025	09:00	27/Feb/2025	18:00		PLANNED	Approved	17-Feb-25	09:00	27-Feb-25	18:00	
718	RQ205522	OCC_227	cpcc2_sd	BUS	400KV BUS 1 AT AMRITSAR(PG)		D	For AMP work.	16/Feb/2025	10:00	16/Feb/2025	18:00	Kindly approve.	PLANNED	Approved	16-Feb-25	10:00	16-Feb-25	18:00	
719	RQ206158	OCC_227	cpcc1_sd	BUS	400KV BUS 1 AT BAWANA(DV)		C	40589 isolator retrofitting work at DTL bawana ss	16/Feb/2025	08:00	18/Feb/2025	18:00		PLANNED	Approved	16-Feb-25	08:00	18-Feb-25	18:00	All other elements must be connected with Other Bus/Subject to Delhi consent
720	RQ206089	OCC_227	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 3		D	Bay Extension Work and Attending Punch Points	15/Feb/2025	17:00	16/Feb/2025	23:00		PLANNED	Approved	15-Feb-25	17:00	16-Feb-25	23:00	May be given from 1700 Hrs/All other elements must be connected with Other Bus
721	RQ206107	OCC_227	cpcc1_sd	BUS	400KV BUS 2 AT JAIPUR SOUTH(PG)		D	AMP Work	15/Feb/2025	09:00	15/Feb/2025	18:00		PLANNED	Approved	15-Feb-25	09:00	15-Feb-25	18:00	
722	RQ206136	OCC_227	cpcc1_sd	BUS	400KV BUS 2 AT KOTPUTLI(PG)		D	For Bay Extension work at 400 kv Kotputli Substation	14/Feb/2025	08:00	14/Feb/2025	18:00		PLANNED	Approved	14-Feb-25	08:00	14-Feb-25	18:00	
723	RQ206088	OCC_227	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 2		D	Bay Extension Work and Attending Punch Points	13/Feb/2025	17:00	14/Feb/2025	23:00		PLANNED	Approved	13-Feb-25	17:00	14-Feb-25	23:00	May be given from 1700 Hrs/All other elements must be connected with Other Bus
724	RQ206106	OCC_227	cpcc1_sd	BUS	400KV BUS 1 AT JAIPUR SOUTH(PG)		D	AMP Work	13/Feb/2025	09:00	13/Feb/2025	18:00		PLANNED	Approved	13-Feb-25	09:00	13-Feb-25	18:00	
725	RQ206157	OCC_227	cpcc1_sd	BUS	400KV BUS 1 AT BAWANA(DV)		C	41189 isolator retrofitting work at DTL bawana ss	13/Feb/2025	08:00	15/Feb/2025	18:00		PLANNED	Approved	13-Feb-25	08:00	15-Feb-25	18:00	All other elements must be connected with Other Bus/Subject to Delhi consent
726	RQ206166	OCC_227	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)		D	Bus bar relay retrofitting work at Mandola ss	13/Feb/2025	08:00	17/Feb/2025	18:00		PLANNED	Approved					Subject to delhi consent/All other elements must be connected with Other Bus
727	RQ206135	OCC_227	cpcc1_sd	BUS	400KV BUS 1 AT KOTPUTLI(PG)		D	For Bay Extension work at 400 kv Kotputli Substation	12/Feb/2025	08:00	13/Feb/2025	18:00		PLANNED	Approved	12-Feb-25	08:00	13-Feb-25	18:00	
728	RQ206087	OCC_227	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 1		D	Bay Extension Work and Attending Punch Points	11/Feb/2025	17:00	12/Feb/2025	23:00		PLANNED	Approved	11-Feb-25	17:00	12-Feb-25	23:00	May be given from 1700 Hrs/All other elements must be connected with Other Bus
729	RQ206150	OCC_227	cpcc1_sd	BUS	400 KV BIKANER_2 (PBTSL) - BUS 2		D	For Bay Extension works/ construction activities	10/Feb/2025	17:00	18/Feb/2025	23:30		PLANNED	Approved	10-Feb-25	17:00	18-Feb-25	23:30	May be given from 1700 Hrs/All other elements must be connected with Other Bus
730	RQ206156	OCC_227	cpcc1_sd	BUS	400KV BUS 1 AT BAWANA(DV)		C	41389 isolator retrofitting work at DTL bawana ss	10/Feb/2025	08:00	12/Feb/2025	18:00		PLANNED	Approved	10-Feb-25	08:00	12-Feb-25	18:00	All other elements must be connected with Other Bus/Subject to Delhi consent
731	RQ206142	OCC_227	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 2		D	For scheme checking work	09/Feb/2025	09:00	10/Feb/2025	18:00		PLANNED	Approved	09-Feb-25	17:00	10-Feb-25	23:00	May be given from 1700 Hrs/All other elements must be connected with Other Bus

732	RQ206165	OCC_227	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)		D	Bus bar relay retrofitting work at Mandola ss	08/Feb/2025	08:00	12/Feb/2025	18:00		PLANNED	Approved					May be allowed subject to Delhi consent/ Shutdown duration must be max 3 hours from 08:00 hrs to 11:00 hrs./ Utility may apply the shutdown in D-5 basis to NRLDC for approval on real time grid condition/s/d may be availed after delhi election/
733	RQ206110	OCC_227	cpcc1_sd	BUS	400KV BUS 2 AT SAHARANPUR(PG)		D	AMP Work	07/Feb/2025	09:00	07/Feb/2025	18:00		PLANNED	Approved	07-Feb-25	09:00	07-Feb-25	18:00	
734	RQ206141	OCC_227	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 1		D	For scheme checking work	07/Feb/2025	09:00	08/Feb/2025	18:00		PLANNED	Approved	07-Feb-25	17:00	08-Feb-25	23:00	May be given from 1700 Hrs/All other elements must be connected with Other Bus
735	RQ206144	OCC_227	cpcc1_sd	BUS	400KV BUS 2 AT BASSI(PG)		D	400kv Busbar Relay Retrofitment work.	06/Feb/2025	09:00	16/Feb/2025	18:00		PLANNED	Approved	06-Feb-25	09:00	16-Feb-25	18:00	
736	RQ206101	OCC_227	cpcc1_sd	BUS	400KV BUS 2 AT BHINMAL(PG)		D	AMP Work	05/Feb/2025	09:00	05/Feb/2025	18:00		PLANNED	Approved	05-Feb-25	09:00	05-Feb-25	18:00	
737	RQ206132	OCC_227	cpcc1_sd	BUS	400KV BUS 2 AT KOTPUTLI(PG)		D	For Bay Extension work at 400 kV Kotputli Substation	05/Feb/2025	08:00	06/Feb/2025	18:00		PLANNED	Approved	05-Feb-25	08:00	06-Feb-25	18:00	
738	RQ206149	OCC_227	cpcc1_sd	BUS	400 KV BIKANER_2 (PBTS) - BUS 1		D	For Bay Extension works/ construction activities	04/Feb/2025	17:00	12/Feb/2025	23:30		PLANNED	Approved	04-Feb-25	17:00	12-Feb-25	23:30	May be given from 1700 Hrs/All other elements must be connected with Other Bus
739	RQ206112	OCC_227	cpcc1_sd	BUS	400KV BUS 2 AT AJMER(PG)		D	AMP Work	04/Feb/2025	09:00	04/Feb/2025	18:00		PLANNED	Approved	04-Feb-25	15:00	04-Feb-25	23:00	May be given from 1500 Hrs
740	RQ206128	OCC_227	cpcc1_sd	BUS	400KV BUS 2 AT MEERUT(PG)		D	FOR AMP	04/Feb/2025	09:00	04/Feb/2025	18:00		PLANNED	Approved	04-Feb-25	09:00	04-Feb-25	18:00	
741	RQ206100	OCC_227	cpcc1_sd	BUS	400KV BUS 1 AT BHINMAL(PG)		D	AMP Work	03/Feb/2025	09:00	03/Feb/2025	18:00		PLANNED	Approved	03-Feb-25	09:00	03-Feb-25	18:00	
742	RQ206127	OCC_227	cpcc1_sd	BUS	400KV BUS 1 AT MEERUT(PG)		D	FOR AMP	03/Feb/2025	09:00	03/Feb/2025	18:00		PLANNED	Approved	03-Feb-25	09:00	03-Feb-25	18:00	
743	RQ206153	OCC_227	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)		D	FOR AMP WORK	03/Feb/2025	08:00	03/Feb/2025	18:00		PLANNED	Approved					Clubbed with 726
744	RQ206478	OCC_227	cpcc2_sd	BUS	400KV BUS 2 AT MOGA(PG)		D	AMP of 400 kV AIS BUS-2	03/Feb/2025	08:00	04/Feb/2025	18:00	Kindly approve.	PLANNED	Approved	03-Feb-25	08:00	04-Feb-25	18:00	Subject to all other elements must be connected with Other Bus/Subject to Punjab consent
745	RQ206131	OCC_227	cpcc1_sd	BUS	400KV BUS 1 AT KOTPUTLI(PG)		D	For Bay Extension work at 400 kV Kotputli Substation	03/Feb/2025	08:00	04/Feb/2025	18:00		PLANNED	Approved	03-Feb-25	08:00	04-Feb-25	18:00	
746	RQ206152	OCC_227	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)		D	FOR AMP WORK	02/Feb/2025	08:00	02/Feb/2025	18:00		PLANNED	Approved					Clubbed with 732
747	RQ205515	OCC_227	cpcc2_sd	BUS	400KV BUS 2 AT KISHENPUR(PG)		D	For AMP work.	01/Feb/2025	09:30	01/Feb/2025	17:00	Kindly approve.	PLANNED	Approved	01-Feb-25	09:30	01-Feb-25	17:00	
748	RQ206477	OCC_227	cpcc2_sd	BUS	400KV BUS 3 AT MOGA(PG)		C	Attending SF6 Leakage in 400 kV GIS Bus-1. OEM Engineer i.e. M/S Hysong has mobilised to site for above work	01/Feb/2025	08:00	28/Feb/2025	18:00	Kindly approve. GIS Bus-1 at Moga	PLANNED	Approved	01-Feb-25	08:00	28-Feb-25	18:00	Powergrid to share the detailed timeline of workflow, and submit monthly progress report. Powergrid confirmed that s/d would take around 3 months and Powergrid assured to return the s/d before 30th April (i.e. start of paddy season)

749	RQ206390	OCC_227	stuup_sd	BUS	400KV BUS 1 AT PANKI(UP)	UPPTCL	C	* SHUTDOWN OF 400KV MAIN BUS-I FOR STRINGING OF 220KV JACK BUS TWIN MOOSE CONDUCTOR OF 315MVA ICT-II	27/Feb/2025	10:00	28/Feb/2025	17:00		PLANNED	Approved	27-Feb-25	10:00	28-Feb-25	17:00	
750	RQ206242	OCC_227	stuup_sd	BUS	400KV BUS 2 AT BANDA(UP)	UPPTCL	D	* SHUT DOWN TAKEN FOR MIAN BUS TIGHTNING AND ISOLATOR ADJUSTMENT .	24/Feb/2025	10:00	25/Feb/2025	17:00		PLANNED	Approved	24-Feb-25	10:00	25-Feb-25	17:00	
751	RQ206391	OCC_227	stuup_sd	BUS	400 KV GR.NOIDA_2(UPC) - BUS 2	UPPTCL	C	Maintenance work will be done related mentioned Bus during this shutdown period	23/Feb/2025	10:30	23/Feb/2025	16:00		PLANNED	Approved	23-Feb-25	10:30	23-Feb-25	16:00	
752	RQ206389	OCC_227	stuup_sd	BUS	400KV BUS 1 AT PANKI(UP)	UPPTCL	C	* SHUTDOWN OF 400KV MAIN BUS-I FOR STRINGING OF 220KV JACK BUS TWIN MOOSE CONDUCTOR OF 500MVA ICT-I	21/Feb/2025	10:00	22/Feb/2025	17:00		PLANNED	Approved	21-Feb-25	10:00	22-Feb-25	17:00	
753	RQ206673	OCC_227	stuup_sd	BUS	400KV BUS 1 AT ANPARA(UP)	UPPTCL	D	For maintenance of BUS isolator of ICT-I of BUS A	13/Feb/2025	09:00	14/Feb/2025	18:00		PLANNED	Approved	13-Feb-25	09:00	14-Feb-25	18:00	All other elements must be connected with Other Bus
754	RQ206445	OCC_227	stuup_sd	BUS	400KV BUS 4 AT ANPARA(UP)	UPPTCL	C	For changing DC supply to relay and panel for commissioning of New DCDB	10/Feb/2025	09:00	10/Feb/2025	18:00		PLANNED	Approved	10-Feb-25	09:00	10-Feb-25	18:00	All other elements must be connected with Other Bus
755	RQ206398	OCC_227	stuup_sd	BUS	400KV BUS 2 AT SULTANPUR(UP)	UPPTCL	C	Preventive Maintenance of Bus-B at 400KV S/S Sultanpur	06/Feb/2025	10:00	06/Feb/2025	16:00		PLANNED	Approved	06-Feb-25	10:00	06-Feb-25	16:00	
756	RQ206666	OCC_227	stuup_sd	BUS	400KV BUS 2 AT BAREILLY(UP)	UPPTCL	C	Replacement of 400 KV Pentograph Isolator (R,Y,B) of Bus II and replacement of 33 KV Tertiary Bushing (R Phase) with oth	03/Feb/2025	10:00	07/Feb/2025	17:00		PLANNED	Approved	03-Feb-25	10:00	07-Feb-25	17:00	May be allowed subject to all other elements must be connected with other bus.
757	RQ205643	OCC_227	slcpcs_sd	BUS	400KV BUS 2 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	24/Feb/2025	08:00	24/Feb/2025	18:00		PLANNED	Approved	24-Feb-25	08:00	24-Feb-25	18:00	
758	RQ205641	OCC_227	slcpcs_sd	BUS	400KV BUS 2 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-2	18/Feb/2025	08:00	18/Feb/2025	18:00		PLANNED	Approved	18-Feb-25	08:00	18-Feb-25	18:00	
759	RQ205637	OCC_227	slcpcs_sd	BUS	400KV BUS 1 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	17/Feb/2025	08:00	17/Feb/2025	18:00		PLANNED	Approved	17-Feb-25	08:00	17-Feb-25	18:00	
760	RQ205634	OCC_227	slcpcs_sd	BUS	400KV BUS 1 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-1	11/Feb/2025	08:00	11/Feb/2025	18:00		PLANNED	Approved	11-Feb-25	08:00	11-Feb-25	18:00	

761	RQ206741	OCC_227	cpcc3_sd	BUS	400KV BUS 1 AT GORAKHPUR(PG)	POWER GRID	D	Shutdown for GIS bay extn work -GIB erection work	20/Feb/2025	08:00	22/Feb/2025	20:00		PLANNED	Approved	20-Feb-25	08:00	22-Feb-25	20:00	
762	RQ206922	OCC_227	cpcc3_sd	BUS	400 KV VINDHYACHAL-NORTH(PG) - BUS 2	POWER GRID	C	AMP Work(North Bus-2A)	19/Feb/2025	08:00	22/Feb/2025	18:00		PLANNED	Approved	19-Feb-25	08:00	22-Feb-25	18:00	
763	RQ206923	OCC_227	cpcc3_sd	BUS	400 KV VINDHYACHAL-WEST(PG) - BUS 2	POWER GRID	C	AMP Work(West Bus-2B)	19/Feb/2025	08:00	22/Feb/2025	18:00		PLANNED	Approved	19-Feb-25	08:00	22-Feb-25	18:00	
764	RQ206728	OCC_227	cpcc3_sd	BUS	400KV BUS 2 AT ALLAHABAD(PG)	POWER GRID	C	For Busbar Relay retrofitment and AMP Works	16/Feb/2025	08:00	21/Feb/2025	18:00		PLANNED	Approved	16-Feb-25	08:00	21-Feb-25	18:00	Subject to all other elements must be connected with Other Bus
765	RQ206722	OCC_227	cpcc3_sd	BUS	400 KV BAREILLY_2(PG) - BUS 1	POWER GRID	D	replacement of polymer insulator with glass type insulator.	10/Feb/2025	09:30	11/Feb/2025	18:00		PLANNED	Approved	10-Feb-25	09:30	11-Feb-25	18:00	
766	RQ206726	OCC_227	cpcc3_sd	BUS	400KV BUS 1 AT ALLAHABAD(PG)	POWER GRID	C	For Busbar Relay retrofitment and AMP Works	10/Feb/2025	09:00	15/Feb/2025	18:00		PLANNED	Approved	10-Feb-25	09:00	15-Feb-25	18:00	Subject to all other elements must be connected with Other Bus
767	RQ206745	OCC_227	cpcc3_sd	BUS	400KV BUS 2 AT LUCKNOW_1(PG)	POWER GRID	D	AMP Work	10/Feb/2025	08:00	10/Feb/2025	18:00		PLANNED	Approved	10-Feb-25	08:00	10-Feb-25	18:00	
768	RQ206744	OCC_227	cpcc3_sd	BUS	400KV BUS 1 AT LUCKNOW_1(PG)	POWER GRID	D	AMP Work	07/Feb/2025	08:00	07/Feb/2025	18:00		PLANNED	Approved	07-Feb-25	08:00	07-Feb-25	18:00	
769	RQ206615	OCC_227	bbmb_sd	BUS	400KV BUS 1 AT BHIWANI(BB)	BBMB	D	Schedule Mtc.	18/Feb/2025	08:00	18/Feb/2025	18:00		PLANNED	Approved	18-Feb-25	08:00	18-Feb-25	18:00	
770	RQ206614	OCC_227	bbmb_sd	BUS	400KV BUS 1 AT PANIPAT(BB)	BBMB	D	Yearly Mtc.	10/Feb/2025	08:00	10/Feb/2025	18:00		PLANNED	Approved	10-Feb-25	08:00	10-Feb-25	18:00	
771	RQ205639	OCC_227	sldcps_sd	BUS	400KV BUS 2 AT NAKODAR(PSG)	PSPCL	D	Periodic Maintenance	17/Feb/2025	08:00	17/Feb/2025	18:00		PLANNED	Approved	17-Feb-25	08:00	17-Feb-25	18:00	
772	RQ205633	OCC_227	sldcps_sd	BUS	400KV BUS 1 AT NAKODAR(PSG)	PSPCL	D	Periodic Maintenance	05/Feb/2025	08:00	05/Feb/2025	18:00		PLANNED	Approved	05-Feb-25	08:00	05-Feb-25	18:00	
773	RQ206669	OCC_227	stuup_sd	BUS	400KV BUS 2 AT ALAKNANDA GVK(UPC)	UPPCL	D	Central Unit Checking configuration & testing	15/Feb/2025	08:00	18/Feb/2025	18:00		PLANNED	Approved	15-Feb-25	08:00	18-Feb-25	18:00	Subject to All other elements must be connected with Other Bus & no generation evacuation constraint
774	RQ206191	OCC_227	sldcrs_sd	BUS	400KV BUS 1 AT JODHPUR(RS)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	13/Feb/2025	08:00	13/Feb/2025	18:00		PLANNED	Approved	13-Feb-25	16:00	13-Feb-25	23:00	May be given from 1600 Hrs/All other elements must be connected with Other Bus
775	RQ206195	OCC_227	sldcrs_sd	BUS	400KV BUS 1 AT BARMER(RS)	RRVPNL	D	Maintenance along with testing of Bay equipments	10/Feb/2025	08:00	10/Feb/2025	18:00		PLANNED	Approved	10-Feb-25	08:00	10-Feb-25	18:00	
776	RQ206192	OCC_227	sldcrs_sd	BUS	400KV BUS 2 AT JODHPUR(RS)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	07/Feb/2025	08:00	07/Feb/2025	18:00		PLANNED	Approved	07-Feb-25	16:00	07-Feb-25	23:00	May be given from 1600 Hrs/All other elements must be connected with Other Bus
777	RQ206196	OCC_227	sldcrs_sd	BUS	400KV BUS 2 AT BARMER(RS)	RRVPNL	D	Maintenance along with testing of Bay equipments	06/Feb/2025	08:00	06/Feb/2025	18:00		PLANNED	Approved	06-Feb-25	08:00	06-Feb-25	18:00	
778	RQ206239	OCC_227	stuup_sd	BUS	400 KV FIROZABAD(PJFTL) - BUS 2	PJFTL	D	AMP WORKS	12/Feb/2025	08:00	12/Feb/2025	18:00		PLANNED	Approved	12-Feb-25	08:00	12-Feb-25	18:00	
779	RQ206238	OCC_227	stuup_sd	BUS	400 KV FIROZABAD(PJFTL) - BUS 1	PJFTL	D	AMP WORKS	11/Feb/2025	08:00	11/Feb/2025	18:00		PLANNED	Approved	11-Feb-25	08:00	11-Feb-25	18:00	

780	RQ205626	OCC_227	jhakri_sd	BUS	400KV BUS 1 AT NATHPA JHAKRI(SJ)	SJVNL	D	Shutdown on 400KV Double Bus Bar System (Busbar-1, Busbar-2 and Bus Coupler) including Shutdown on all Generating Units (i.e. U#01 to U#06) for installing interface between Old GIS (B142 Model) and New GIS (T155-3) at the Common point of all three phases and performing HV Test on all Three phases of Unit#06. During Shutdown Busbar-3, Busbar-4, 25MVA Station Transformer bay, 80MVAR Bus Reactor bay and all 400KV Lines (NJ-KW-I&II, NJ-Gumma-I&II and NJ-Rampur-I&II) originating from	10/Feb/2025	09:00	18/Feb/2025	17:00	Retrofitting of 400KV GT Circuit Breaker of Unit#06.	PLANNED	Approved	10-Feb-25	10:00	18-Feb-25	16:00
781	RQ205627	OCC_227	jhakri_sd	BUS	400KV BUS 2 AT NATHPA JHAKRI(SJ)	SJVNL	D	Shutdown on 400KV Double Bus Bar System (Busbar-1, Busbar-2 and Bus Coupler) including Shutdown on all Generating Units (i.e. U#01 to U#06) for installing interface between Old GIS (B142 Model) and New GIS (T155-3) at the Common point of all three phases and performing HV Test on all Three phases of Unit#06. During Shutdown Busbar-3, Busbar-4, 25MVA Station Transformer bay, 80MVAR Bus Reactor bay and all 400KV Lines (NJ-KW-I&II, NJ-Gumma-I&II and NJ-Rampur-I&II) originating from	10/Feb/2025	09:00	18/Feb/2025	17:00	Retrofitting of 400KV GT Circuit Breaker of Unit#06.	PLANNED	Approved	10-Feb-25	10:00	18-Feb-25	16:00

782	RQ206687	OCC_227	rampur_sd	BUS	400KV BUS 1 AT RAMPUR HEP(SJ)	SJNL	D	Shutdown on 400KV Double Bus Bar System (Busbar-1, Busbar-2 & Bus Coupler) including Shutdown on all Generating Units (i.e. U#01 to U#06) & 80 MVAR Bus Reactor for inspection of isolator & earth switch alignment & testing of interlocks, inspection of SF 6 Gas Compartment G1, G2 & G9.	05/Feb/2025	09:00	08/Feb/2025	18:00	Annual Planned Maintenance	PLANNED	Approved	05-Feb-25	10:00	08-Feb-25	16:00	
783	RQ206688	OCC_227	rampur_sd	BUS	400KV BUS 2 AT RAMPUR HEP(SJ)	SJNL	D	Shutdown on 400KV Double Bus Bar System (Busbar-1, Busbar-2 & Bus Coupler) including Shutdown on all Generating Units (i.e. U#01 to U#06) & 80 MVAR Bus Reactor for inspection of isolator & earth switch alignment & testing of interlocks, inspection of SF 6 Gas Compartment G1, G2 & G9.	05/Feb/2025	09:00	08/Feb/2025	18:00	Annual Planned Maintenance	PLANNED	Approved	05-Feb-25	10:00	08-Feb-25	16:00	
784	RQ205622	OCC_227	jhakri_sd	BUS	400KV BUS 1 AT NATHPA JHAKRI(SJ)	SJNL	D	Shutdown on 400KV Double Bus Bar System (Busbar-1, Busbar-2 and Bus Coupler) including Shutdown on all Generating Units (i.e. U#01 to U#06) for installing interface between Old GIS (B142 Model) and New GIS (T155-3) at the Common point of all three phases and performing HV Test on all Three phases of Unit#05. During Shutdown Busbar-3, Busbar-4, 25MVA Station Transformer bay, 80MVAR Bus Reactor bay and all 400KV Lines (NJ-KW-I&II, NJ-Gumma-I&II and NJ-Rampur-I&II) originating from	01/Feb/2025	09:00	08/Feb/2025	17:00	Retrofitting of 400KV GT Circuit Breaker of Unit#05.	PLANNED	Approved	01-Feb-25	10:00	08-Feb-25	16:00	Shutdown may be allowed during non generating hours on daily basis (10:00-16:00Hrs) /

793	RQ206201	OCC_227	cpcc1_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-4 @BIKANER_2 (PBTSL)	PBTSL	D	For Bay Extension works/ construction activities	18/Feb/2025	15:00	20/Feb/2025	23:00		PLANNED	Conditionally Approved	18-Feb-25	15:00	20-Feb-25	23:00	Club with Line shutdown
794	RQ206395	OCC_227	stuup_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON REWA ROAD-PANKI (UP) CKT-1 @PANKI(UP)	UPPTCL	C	* SHUTDOWN OF 50MVAR REWA ROAD LINE REACTOR FOR REPLACEMENT OF 50MVAR LINE REACTOR TO 63MVAR LINE REACTOR	03/Feb/2025	10:00	28/Feb/2025	17:00		PLANNED	Approved	03-Feb-25	10:00	28-Feb-25	17:00	
795	RQ206259	OCC_227	cpcc1_sd	BR/BSR/MSR/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV MANDOLA(PG)	POWER GRID	D	For CSD re-commissioning work	28/Feb/2025	08:00	28/Feb/2025	18:00		PLANNED	Approved					Clubbed with 802
796	RQ206266	OCC_227	cpcc1_sd	BR/BSR/MSR/MSR	225 MVAR BUS SERIES REACTOR NO 1 AT 400 KV MANDOLA(PG)	POWER GRID	D	400kV 429 Main Bay Lbb/BUS BAR Relay retrofit and testing work	25/Feb/2025	08:00	26/Feb/2025	18:00		PLANNED	Approved					Shutdown duration must be max 3 hours/ Utility may apply the shutdown in D-5 basis to NRLDC for approval on real time grid condition/
797	RQ206264	OCC_227	cpcc1_sd	BR/BSR/MSR/MSR	225 MVAR BUS SERIES REACTOR NO 1 AT 400 KV MANDOLA(PG)	POWER GRID	D	400kV 428 Main Bay Lbb/BUS BAR Relay retrofit and testing work	24/Feb/2025	08:00	24/Feb/2025	18:00		PLANNED	Approved					Shutdown duration must be max 3 hours/ Utility may apply the shutdown in D-5 basis to NRLDC for approval on real time grid condition/
798	RQ206205	OCC_227	cpcc1_sd	BR/BSR/MSR/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV KANKROLI(PG)	POWER GRID	D	FOR RETROFITTING OF CSD RELAY	24/Feb/2025	08:00	24/Feb/2025	18:00		PLANNED	Approved	24-Feb-25	08:00	24-Feb-25	18:00	Subject to real time grid condition
799	RQ206263	OCC_227	cpcc1_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 2 AT 400 KV MANDOLA(PG)	POWER GRID	D	400kV 425 Main Bay Lbb/BUS BAR Relay retrofit and testing work	18/Feb/2025	08:00	18/Feb/2025	18:00		PLANNED	Approved					Shutdown duration must be max 3 hours/ Utility may apply the shutdown in D-5 basis to NRLDC for approval on real time grid condition/
800	RQ206243	OCC_227	cpcc1_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV MEERUT(PG)	POWER GRID	D	FOR AMP WORK	17/Feb/2025	08:00	17/Feb/2025	18:00		PLANNED	Approved	17-Feb-25	08:00	17-Feb-25	18:00	
801	RQ206944	OCC_227	cpcc3_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV VARANASI(PG)	POWER GRID	D	AMP Work	17/Feb/2025	08:00	17/Feb/2025	18:00		PLANNED	Approved	17-Feb-25	08:00	17-Feb-25	18:00	
802	RQ206267	OCC_227	cpcc1_sd	BR/BSR/MSR/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV MANDOLA(PG)	POWER GRID	D	400kV 418 Main Bay Lbb/BUS BAR Relay retrofit and testing work	15/Feb/2025	08:00	15/Feb/2025	18:00		PLANNED	Approved					Shutdown duration must be max 3 hours/ Utility may apply the shutdown in D-5 basis to NRLDC for approval on real time grid condition/
803	RQ206202	OCC_227	cpcc1_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV KOTESWAR(TH)	POWER GRID	D	For implementation of updated mechanical protection settings and AMP.	12/Feb/2025	08:00	13/Feb/2025	18:00		PLANNED	Approved	12-Feb-25	08:00	13-Feb-25	18:00	

804	RQ206261	OCC_227	cpcc1_sd	BR/BSR/MSC/MSR	225 MVAR BUS SERIES REACTOR NO 1 AT 400 KV MANDOLA(PG)	POWER GRID	D	For 408 Tie Bay LBB relay retrofit and testing work	07/Feb/2025	08:00	07/Feb/2025	18:00		PLANNED	Approved					May be allowed subject to Delhi consent/ Shutdown duration must be max 3 hours from 08:00 hrs to 11:00 hrs./ Utility may apply the shutdown in D-5 basis to NRLDC for approval on real time grid condition/s/d may be availed after delhi election/
805	RQ206237	OCC_227	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV BHADLA(PG)	POWER GRID	D	AMP WORK AND COE COMPLIANCES	06/Feb/2025	09:00	06/Feb/2025	16:00		PLANNED	Approved	06-Feb-25	09:00	06-Feb-25	16:00	Subject to real time grid condition
806	RQ206260	OCC_227	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400 KV MANDOLA(PG)	POWER GRID	D	For 426 Tie Bay LBB relay retrofit and testing work	06/Feb/2025	08:00	06/Feb/2025	18:00		PLANNED	Approved					May be allowed subject to Delhi consent/ Shutdown duration must be max 3 hours from 08:00 hrs to 11:00 hrs./ Utility may apply the shutdown in D-5 basis to NRLDC for approval on real time grid condition/s/d may be availed after delhi election/
807	RQ206204	OCC_227	cpcc1_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV BHIWADI(PG)	POWER GRID	D	Shutdown required for retrofitting and testing of electromechanical/ static LBB relays with numerical LBB relays in its tie bay	06/Feb/2025	08:00	06/Feb/2025	13:00		PLANNED	Approved	06-Feb-25	08:00	06-Feb-25	13:00	
808	RQ206941	OCC_227	cpcc3_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400KV ALLAHABAD(PG)	POWER GRID	D	Tie bay LBB Retrofitment Work at Prayagraj SS	05/Feb/2025	09:00	05/Feb/2025	18:00		PLANNED	Approved	05-Feb-25	09:00	05-Feb-25	18:00	
809	RQ206256	OCC_227	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 4 AT 400KV BASSI(PG)	POWER GRID	D	400kV Busbar Relay Retrofitment work.	04/Feb/2025	08:00	04/Feb/2025	18:00		PLANNED	Approved	04-Feb-25	08:00	04-Feb-25	18:00	
810	RQ206940	OCC_227	cpcc3_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV ALLAHABAD(PG)	POWER GRID	D	Tie bay LBB Retrofitment Work at Prayagraj SS	03/Feb/2025	09:00	03/Feb/2025	18:00		PLANNED	Approved	03-Feb-25	09:00	03-Feb-25	18:00	
811	RQ206255	OCC_227	cpcc1_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 3 AT 400 KV BASSI(PG)	POWER GRID	D	400kV Busbar Relay Retrofitment work.	03/Feb/2025	08:00	03/Feb/2025	18:00		PLANNED	Approved	03-Feb-25	08:00	03-Feb-25	18:00	
812	RQ206265	OCC_227	cpcc1_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV MANDOLA(PG)	POWER GRID	D	For 417 Tie Bay LBB relay retrofit and testing work	03/Feb/2025	08:00	03/Feb/2025	18:00		PLANNED	Approved					May be allowed subject to Delhi consent/ Shutdown duration must be max 3 hours from 08:00 hrs to 11:00 hrs./ Utility may apply the shutdown in D-5 basis to NRLDC for approval on real time grid condition/s/d may be availed after delhi election/
813	RQ206254	OCC_227	cpcc1_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 2 AT 400KV BASSI(PG)	POWER GRID	D	400kV Busbar Relay Retrofitment work.	02/Feb/2025	08:00	02/Feb/2025	18:00		PLANNED	Approved	02-Feb-25	08:00	02-Feb-25	18:00	
814	RQ206234	OCC_227	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400KV HISSAR(PG)	POWER GRID	D	CSD Fine Tunning	01/Feb/2025	08:00	01/Feb/2025	20:00		PLANNED	Approved	01-Feb-25	08:00	01-Feb-25	20:00	

815	RQ206258	OCC_227	cpcc1_sd	BR/BSR/MSC/MSR	225 MVAR BUS SERIES REACTOR NO 1 AT 400 KV MANDOLA(PG)	POWER GRID	C	Series Reactor modification at Mandola ss.	01/Feb/2025	08:00	28/Feb/2025	18:00		PLANNED	Rejected						Powergrid to submit the comprehensive s/d plan with NRLDC and thereafter apply on d-5 basis.
816	RQ206253	OCC_227	cpcc1_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV BASSI(PG)	POWER GRID	D	400kv Busbar Relay Retrofitment work.	01/Feb/2025	08:00	01/Feb/2025	18:00		PLANNED	Approved	01-Feb-25	08:00	01-Feb-25	18:00		
817	RQ206262	OCC_227	cpcc1_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV MANDOLA(PG)	POWER GRID	C	For 50 MVAR reactor replacement with 125 MVAR reactor under ADDCAP	01/Feb/2025	08:00	28/Feb/2025	18:00		PLANNED	Approved	01-Feb-25	08:00	28-Feb-25	18:00	May be allowed subject to real time grid condition	
818	RQ206230	OCC_227	slcds_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV JODHPUR(RS)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	18/Feb/2025	08:00	18/Feb/2025	18:00		PLANNED	Approved	18-Feb-25	08:00	18-Feb-25	18:00	Subject to real time grid condition	
819	RQ206229	OCC_227	slcds_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400 KV BABAI(RS)	RRVPNL	D	Quarterly maintenance and testing of equipments	13/Feb/2025	08:00	13/Feb/2025	18:00		PLANNED	Approved	13-Feb-25	08:00	13-Feb-25	18:00		
820	RQ206227	OCC_227	slcds_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV ALWAR(ATIL)	RRVPNL	D	For Annual Maintenance of 50MVAR Bus Reactor	07/Feb/2025	08:00	07/Feb/2025	18:00		PLANNED	Approved	07-Feb-25	08:00	07-Feb-25	18:00		
821	RQ206228	OCC_227	slcds_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV BARMER(RS)	RRVPNL	D	Maintenance along with testing of Bay equipments	05/Feb/2025	08:00	05/Feb/2025	18:00		PLANNED	Approved	05-Feb-25	08:00	05-Feb-25	18:00		
822	RQ206625	OCC_227	bbmb_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV BHIWANI(BB)	BBMB	D	Schedule Mtc.	18/Feb/2025	08:00	18/Feb/2025	18:00		PLANNED	Approved	18-Feb-25	08:00	18-Feb-25	18:00		
823	RQ206252	OCC_227	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV KHETRI (PKTSL)	PKTSL	D	For scheme checking work	15/Feb/2025	08:00	15/Feb/2025	18:00		PLANNED	Approved	15-Feb-25	08:00	15-Feb-25	18:00	Subject to real time grid condition	
824	RQ206057	OCC_227	stuup_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400 KV HARDUAGANJ (UP)	UPPTCL	C	For routine testing of transformer	15/Feb/2025	08:00	16/Feb/2025	18:00		PLANNED	Approved	15-Feb-25	08:00	16-Feb-25	18:00		
825	RQ206231	OCC_227	stuup_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV SIKANDRABAD(UP)	UPPTCL	C	Annual Testing & Maintenance	11/Feb/2025	10:00	11/Feb/2025	12:00		PLANNED	Approved	11-Feb-25	10:00	11-Feb-25	12:00		
826	RQ206225	OCC_227	stuup_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400 KV LUCKNOW(UP)	UPPTCL	C	* Planned shutdown required for annual protection Testing of 80MVAR Bus >X Reactor Bay including 400KV TBC Bay . During shutdown	10/Feb/2025	09:00	10/Feb/2025	18:00		PLANNED	Approved	10-Feb-25	09:00	10-Feb-25	18:00		
827	RQ206235	OCC_227	stuup_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV FIROZABAD(PJFTL)	UPPTCL	D	AMP WORKS	10/Feb/2025	08:00	10/Feb/2025	18:00		PLANNED	Approved	10-Feb-25	08:00	10-Feb-25	18:00		

828	RQ205911	OCC_227	sldcps_sd	BR/BSR/MSR/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	14/Feb/2025	08:00	14/Feb/2025	18:00		PLANNED	Approved	14-Feb-25	08:00	14-Feb-25	18:00	
829	RQ206775	OCC_227	ntpcos_sd	BAY	419 MAIN BAY - 400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-2 (POWERGRID) AT 400 KV AURAIYA(NT)	POWER GRID	C	R&M of 400/220 KV Bus Bar System	28/Feb/2025	08:00	01/Mar/2025	18:00		PLANNED	Approved	28-Feb-25	08:00	01-Mar-25	18:00	
830	RQ206624	OCC_227	bbmb_sd	BAY	X8-CB MAIN BAY - 400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-2 (POWERGRID) AT 400KV PANIPAT(BB)	POWER GRID	D	Yearly Mtc.	27/Feb/2025	08:00	27/Feb/2025	18:00		PLANNED	Approved	27-Feb-25	08:00	27-Feb-25	18:00	Only bay Sd may be allowed /Element must remain in service with other bay
831	RQ206590	OCC_227	cpcc2_sd	BAY	414 TIE BAY - 400 KV LUDHIANA-MALERKOTLA (PG) CKT-1 (POWERGRID) AND 400/220 KV 315 MVA ICT 3 AT LUDHIANA(PG) AT 400 KV LUDHIANA(PG) (POWERGRID)	POWER GRID	C	CB Drive Overhauling work	26/Feb/2025	09:00	27/Feb/2025	18:00	kindly approve	PLANNED	Approved	26-Feb-25	09:00	27-Feb-25	18:00	
832	RQ206630	OCC_227	cpcc2_sd	BAY	420 TIE BAY - 400 KV KISHENPUR-MOGA (PG) CKT-2 (POWERGRID) AND 400 KV MOGA-HISSAR (PG) CKT-3 AT 400 KV MOGA(PG) (POWERGRID)	POWER GRID	C	CB Drive Overhauling work	26/Feb/2025	08:00	28/Feb/2025	18:00	kindly approve	PLANNED	Approved	26-Feb-25	08:00	28-Feb-25	18:00	
833	RQ206772	OCC_227	ntpcos_sd	BAY	420 TIE BAY - 400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-2 (POWERGRID) AND FUTURE AT 400 KV AURAIYA(NT) (POWERGRID)	POWER GRID	C	R&M of 400/220 KV Bus Bar System	26/Feb/2025	08:00	27/Feb/2025	18:00		PLANNED	Approved	26-Feb-25	08:00	27-Feb-25	18:00	
834	RQ206454	OCC_227	sldcrs_sd	BAY	423 TIE BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1 AND FUTURE AT 400 KV AJMER(RS)	POWER GRID	D	Half Yearly maintenance work	25/Feb/2025	08:00	25/Feb/2025	18:00		PLANNED	Approved	25-Feb-25	15:00	25-Feb-25	23:00	May be given from 1500 Hrs

835	RQ206589	OCC_227	cpcc2_sd	BAY	404 MAIN BAY - 400KV KOLDAM(NT)-LUDHIANA(PG) (PS) CKT-2 AT LUDHIANA(PG)	POWER GRID	C	CB Drive Overhauling work	24/Feb/2025	09:00	25/Feb/2025	18:00	kindly approve	PLANNED	Approved	24-Feb-25	09:00	25-Feb-25	18:00	
836	RQ206619	OCC_227	bbmb_sd	BAY	X6-CB MAIN BAY - 400/220 KV 450 MVA ICT 1 AT PANIPAT(BB) AND 400KV BUS 1 AT PANIPAT(BB) AT 400 KV PANIPAT(BB)	POWER GRID	D	Yearly Mtc.	24/Feb/2025	08:00	24/Feb/2025	18:00		PLANNED	Approved	24-Feb-25	08:00	24-Feb-25	18:00	Only bay Sd may be allowed /Element must remain in service with other bay
837	RQ206776	OCC_227	ntpcos_sd	BAY	419 TIE BAY - 400KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-1 AND 400KV KANPUR-BALLABHGARH (PG) CKT-3 AT KANPUR(PG)	POWER GRID	C	R&M of 400/220 KV Bus Bar System	24/Feb/2025	08:00	25/Feb/2025	18:00		PLANNED	Approved	24-Feb-25	08:00	25-Feb-25	18:00	
838	RQ206629	OCC_227	cpcc2_sd	BAY	419 MAIN BAY - 400 KV KISHENPUR-MOGA (PG) CKT-2 (POWERGRID)	POWER GRID	C	CB Drive Overhauling work	23/Feb/2025	08:00	25/Feb/2025	18:00	kindly approve	PLANNED	Approved	23-Feb-25	08:00	25-Feb-25	18:00	
839	RQ206588	OCC_227	cpcc2_sd	BAY	401 MAIN BAY - 400KV KOLDAM(NT)-LUDHIANA(PG) (PS) CKT-1 AT LUDHIANA(PG)	POWER GRID	C	CB Drive Overhauling work	22/Feb/2025	09:00	23/Feb/2025	18:00	kindly approve	PLANNED	Approved	22-Feb-25	09:00	23-Feb-25	18:00	
840	RQ206621	OCC_227	bbmb_sd	BAY	X3-CB TIE BAY - 400/220 KV 450 MVA ICT 2 AT PANIPAT(BB) AND 400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-1 AT 400 KV PANIPAT(BB)	POWER GRID	D	Yearly Mtc.	21/Feb/2025	08:00	21/Feb/2025	18:00		PLANNED	Approved	21-Feb-25	08:00	21-Feb-25	18:00	Only bay Sd may be allowed /Both elements must remain in service with respective main bays
841	RQ206453	OCC_227	slcrs_sd	BAY	420 TIE BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2 AND FUTURE AT 400 KV AJMER(RS)	POWER GRID	D	Half Yearly maintenance work	21/Feb/2025	08:00	21/Feb/2025	18:00		PLANNED	Approved	21-Feb-25	15:00	21-Feb-25	23:00	May be given from 1500 Hrs
842	RQ206773	OCC_227	ntpcos_sd	BAY	417 TIE BAY - 400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-1 (POWERGRID) AND FUTURE AT 400 KV AURAIYA(NT) (POWERGRID)	POWER GRID	C	R&M of 400/220 KV Bus Bar System	21/Feb/2025	08:00	22/Feb/2025	18:00		PLANNED	Approved	21-Feb-25	08:00	22-Feb-25	18:00	

843	RQ206628	OCC_227	cpcc2_sd	BAY	415 MAIN BAY - 400 KV KISHENPUR-MOGA (PG) CKT-1 (POWERGRID) AT MOGA(PG)	POWER GRID	C	CB Drive Overhauling work	20/Feb/2025	08:00	22/Feb/2025	18:00	kindly approve	PLANNED	Approved	20-Feb-25	08:00	22-Feb-25	18:00	
844	RQ206817	OCC_227	cpcc3_sd	BAY	415 MAIN BAY - 400KV BALIA(PG)-BIHARSHARIFF(PG) (UNDEF) CKT-1 AT BALIA(PG)	POWER GRID	C	BHEL make 400 kv CB Retro fitment work	20/Feb/2025	08:00	28/Feb/2025	18:00		PLANNED	Approved	20-Feb-25	08:00	28-Feb-25	18:00	
845	RQ206774	OCC_227	ntpcos_sd	BAY	418 MAIN BAY - 400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-1 (POWERGRID) AT 400 KV AURAIYA(NT)	POWER GRID	C	R&M of 400/220 KV Bus Bar System	19/Feb/2025	08:00	20/Feb/2025	18:00		PLANNED	Approved	19-Feb-25	08:00	20-Feb-25	18:00	
846	RQ206919	OCC_227	cpcc3_sd	BAY	W1.WCB.Q1 BAY BUS-2A & 2B SECTIONALIZER BUS SECTIONALIZER BAY - 400KV AGRA(PG) - BUS 2 (POWERGRID) AND FUTURE AT 400 KV AGRA(PG) (POWERGRID)	POWER GRID	D	AMP Work	18/Feb/2025	10:00	18/Feb/2025	18:00		PLANNED	Approved	18-Feb-25	10:00	18-Feb-25	18:00	
847	RQ206622	OCC_227	bbmb_sd	BAY	X5-CB MAIN BAY - 400/220 KV 450 MVA ICT 1 AT PANIPAT(BB) AND 400KV BUS 2 AT PANIPAT(BB) AT 400 KV PANIPAT(BB)	POWER GRID	D	Yearly Mtc.	18/Feb/2025	08:00	18/Feb/2025	18:00		PLANNED	Approved	18-Feb-25	08:00	18-Feb-25	18:00	Only bay Sd may be allowed /Element must remain in service with other bay
848	RQ206627	OCC_227	cpcc2_sd	BAY	414 TIE BAY - 50 MVAR BUS REACTOR NO 1 AT 400KV MOGA(PG) (POWERGRID) AND 400 KV KISHENPUR-MOGA (PG) CKT-1 AT 400 KV MOGA(PG) (POWERGRID)	POWER GRID	C	CB Drive Overhauling work	17/Feb/2025	08:00	19/Feb/2025	18:00	kindly approve	PLANNED	Approved	17-Feb-25	08:00	19-Feb-25	18:00	
849	RQ206777	OCC_227	ntpcos_sd	BAY	408 TIE BAY - 400KV AURAIYA(NT)-AGRA(PG) (PG) CKT-2 AND FUTURE AT AURAIYA(NT)	POWER GRID	C	R&M of 400/220 KV Bus Bar System	17/Feb/2025	08:00	18/Feb/2025	18:00		PLANNED	Approved	17-Feb-25	08:00	18-Feb-25	18:00	

850	RQ206280	OCC_227	cpcc1_sd	BAY	428 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV BALLABHGARH(PG) AND 400KV BUS 3 AT BALLABHGARH(PG)	POWER GRID	C	CB over hauling	17/Feb/2025	08:00	19/Feb/2025	18:00		PLANNED	Approved	17-Feb-25	08:00	19-Feb-25	18:00	
851	RQ206920	OCC_227	cpcc3_sd	BAY	W1.W22.Q1 MAIN BAY - 400 KV AGRA(PG)- FILTER BANK-5 (POWERGRID) AT 400 KV AGRA(PG)	POWER GRID	D	AMP Work	14/Feb/2025	10:00	14/Feb/2025	18:00		PLANNED	Approved	14-Feb-25	10:00	14-Feb-25	18:00	
852	RQ206780	OCC_227	ntpcos_sd	BAY	407 MAIN BAY - 400KV AURAIYA(NT)-AGRA(PG) (PG) CKT-2 AT AURAIYA(NT)	POWER GRID	C	R&M of 400/220 KV Bus Bar System	14/Feb/2025	08:00	15/Feb/2025	18:00		PLANNED	Approved	14-Feb-25	08:00	15-Feb-25	18:00	
853	RQ206279	OCC_227	cpcc1_sd	BAY	433 MAIN BAY - 400KV KANPUR-BALLABHGARH (PG) CKT-1 AT BALLABHGARH(PG)	POWER GRID	C	CB over hauling	14/Feb/2025	08:00	16/Feb/2025	18:00		PLANNED	Approved	14-Feb-25	08:00	16-Feb-25	18:00	
854	RQ206626	OCC_227	cpcc2_sd	BAY	404 MAIN BAY - 400/220 KV 500 MVA ICT 3 AT MOGA(PG) (POWERGRID) AT 400 KV MOGA(PG)	POWER GRID	C	CB Drive Overhauling work	13/Feb/2025	08:00	15/Feb/2025	18:00	kindly approve	PLANNED	Approved	13-Feb-25	08:00	15-Feb-25	18:00	
855	RQ206592	OCC_227	cpcc2_sd	BAY	404 MAIN BAY - 400KV NEWWANPOH-WAGOORA (PG) CKT-2 AT WAGOORA(PG)	POWER GRID	C	For Pole and interrupter overhauling in 40452 Pneumatic CB, Line shall remain charged through 400kV TBC Bay	12/Feb/2025	09:00	20/Feb/2025	18:00	kindly approve	PLANNED	Approved	12-Feb-25	09:00	20-Feb-25	18:00	
856	RQ206918	OCC_227	cpcc3_sd	BAY	W1.WCB.Q2 BAY BUS-1A & 1B SECTIONALIZER BUS SECTIONALIZER BAY - 400KV AGRA(PG) - BUS 1 (POWERGRID) AND FUTURE AT 400 KV AGRA(PG) (POWERGRID)	POWER GRID	D	AMP Work	11/Feb/2025	10:00	11/Feb/2025	18:00		PLANNED	Approved	11-Feb-25	10:00	11-Feb-25	18:00	
857	RQ206278	OCC_227	cpcc1_sd	BAY	432 TIE BAY - 400 KV KANPUR-BALLABHGARH (PG) CKT-1 AND FUTURE AT BALLABHGARH(PG)	POWER GRID	C	CB over hauling	11/Feb/2025	08:00	13/Feb/2025	18:00		PLANNED	Approved	11-Feb-25	08:00	13-Feb-25	18:00	

858	RQ206816	OCC_227	cpcc3_sd	BAY	413 MAIN BAY - 400 KV BALIA(PG)- NAUBATPUR (BS) (PG) CKT-2 (POWERGRID) AND 400KV BUS 1 AT BALIA(PG) AT 400 KV BALIA(PG) (POWERGRID)	POWER GRID	C	BHEL make 400 kv CB Retro fitment work	11/Feb/2025	08:00	19/Feb/2025	18:00		PLANNED	Approved	11-Feb-25	08:00	19-Feb-25	18:00	
859	RQ206792	OCC_227	cpcc3_sd	BAY	409 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT ALLAHABAD(PG) (POWERGRID)	POWER GRID	C	cb retrofitment work	10/Feb/2025	09:00	14/Feb/2025	18:00		PLANNED	Approved	10-Feb-25	09:00	14-Feb-25	18:00	
860	RQ206810	OCC_227	cpcc3_sd	BAY	430 MAIN BAY - 400/220KV 315 MVA ICT 2 AT KANPUR(PG)	POWER GRID	C	Un-installation of BHEL make circuit breaker & installation of Siemens make Circuit Breaker	10/Feb/2025	08:00	15/Feb/2025	18:00		PLANNED	Approved	10-Feb-25	08:00	15-Feb-25	18:00	
861	RQ206778	OCC_227	ntpcos_sd	BAY	405 TIE BAY - 400KV AURAIYA(NT)-AGRA(PG) (PG) CKT-1 AND 400/220KV 315 MVA ICT 1 AT AURAIYA(NT)	POWER GRID	C	R&M of 400/220 KV Bus Bar System	10/Feb/2025	08:00	13/Feb/2025	18:00		PLANNED	Approved	10-Feb-25	08:00	13-Feb-25	18:00	
862	RQ206781	OCC_227	ntpcos_sd	BAY	406 MAIN BAY - 400KV AURAIYA(NT)-AGRA(PG) (PG) CKT-1 AT AURAIYA(NT)	POWER GRID	C	R&M of 400/220 KV Bus Bar System	10/Feb/2025	08:00	11/Feb/2025	18:00		PLANNED	Approved	10-Feb-25	08:00	11-Feb-25	18:00	
863	RQ206274	OCC_227	cpcc1_sd	BAY	411 TIE BAY - 400KV NEEMRANA-MANESAR (PG) CKT-2 AND FUTURE AT NEEMRANA(PG)	POWER GRID	C	CB over hauling	10/Feb/2025	08:00	12/Feb/2025	18:00		PLANNED	Approved	10-Feb-25	08:00	12-Feb-25	18:00	
864	RQ206277	OCC_227	cpcc1_sd	BAY	429 TIE BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV BALLABHGARH(P G) (POWERGRID) AND 400KV BUS 4 AT BALLABHGARH(P G) AT 400 KV BALLABHGARH(P G) (POWERGRID)	POWER GRID	C	CB over hauling	08/Feb/2025	08:00	10/Feb/2025	18:00		PLANNED	Approved	08-Feb-25	08:00	10-Feb-25	18:00	
865	RQ206281	OCC_227	cpcc1_sd	BAY	407 MAIN BAY - 400KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1 AT KANKROLI(PG)	POWER GRID	C	CB over hauling /AMP WORK	07/Feb/2025	08:00	08/Feb/2025	18:00		PLANNED	Approved	07-Feb-25	15:00	08-Feb-25	23:00	May be given from 1500 Hrs

866	RQ206287	OCC_227	cpcc1_sd	BAY	40152B MAIN BAY - 400 KV SIKAR(PG)- RATANGARH(RS) (PG) CKT-1 AT RATANGARH(RS)	POWER GRID	D	FOR AMP WORK	06/Feb/2025	08:00	06/Feb/2025	18:00		PLANNED	Approved	06-Feb-25	08:00	06-Feb-25	18:00	
867	RQ206276	OCC_227	cpcc1_sd	BAY	420 TIE BAY - 400KV BHIWADI-NEEMRANA (PG) CKT-1 AND 400/220KV 500 MVA ICT 1 AT NEEMRANA(PG)	POWER GRID	C	CB over hauling	06/Feb/2025	08:00	08/Feb/2025	18:00		PLANNED	Approved	06-Feb-25	08:00	08-Feb-25	18:00	
868	RQ206782	OCC_227	ntpcos_sd	BAY	402 TIE BAY - 400/220 KV 315 MVA ICT 2 AT AURAIYA(NT) AND FUTURE	POWER GRID	C	R&M of 400/220 KV Bus Bar System	05/Feb/2025	08:00	06/Feb/2025	18:00		PLANNED	Approved	05-Feb-25	08:00	06-Feb-25	18:00	
869	RQ206779	OCC_227	ntpcos_sd	BAY	402 TIE BAY - 400/220 KV 315 MVA ICT 2 AT AURAIYA(NT) AND FUTURE	POWER GRID	C	R&M of 400/220 KV Bus Bar System	05/Feb/2025	08:00	06/Feb/2025	18:00		PLANNED	Approved	05-Feb-25	08:00	06-Feb-25	18:00	
870	RQ206284	OCC_227	cpcc1_sd	BAY	40252B MAIN BAY - 400 KV SIKAR(PG)- RATANGARH(RS) (PG) CKT-2 AT RATANGARH(RS)	POWER GRID	D	FOR AMP WORK	03/Feb/2025	08:00	03/Feb/2025	18:00		PLANNED	Approved	03-Feb-25	08:00	03-Feb-25	18:00	
871	RQ206275	OCC_227	cpcc1_sd	BAY	417 TIE BAY - 400KV BHIWADI-NEEMRANA (PG) CKT-2 AND 400/220KV 315 MVA ICT 2 AT NEEMRANA(PG)	POWER GRID	C	CB over hauling	03/Feb/2025	08:00	05/Feb/2025	18:00		PLANNED	Approved	03-Feb-25	08:00	05-Feb-25	18:00	
872	RQ206808	OCC_227	cpcc3_sd	BAY	424 MAIN BAY - SVC NO 2(-140/+140MVAR) AT 400 KV KANPUR(PG)	POWER GRID	C	Un-installation of Siemens make circuit breaker & ALSTOM CT from Bay-424. S/d of Bay-424 & Bay-425 is required together.	03/Feb/2025	08:00	08/Feb/2025	18:00		PLANNED	Approved	03-Feb-25	08:00	08-Feb-25	18:00	
873	RQ206809	OCC_227	cpcc3_sd	BAY	425 TIE BAY - SVC NO 2(-140/+140MVAR) AT 400 KV KANPUR(PG) (POWERGRID) AND 400/220 KV 315 MVA ICT 1 AT KANPUR(PG) AT 400 KV KANPUR(PG) (POWERGRID)	POWER GRID	C	Un-installation of Siemens make circuit breaker & ALSTOM CT from Bay-424. S/d of Bay-424 & Bay-425 is required together.	03/Feb/2025	08:00	08/Feb/2025	18:00		PLANNED	Approved	03-Feb-25	08:00	08-Feb-25	18:00	
874	RQ206793	OCC_227	cpcc3_sd	BAY	406 MAIN BAY - 400/220 KV 315 MVA ICT 2 AT ALLAHABAD(PG) (POWERGRID) AT 400 KV ALLAHABAD(PG)	POWER GRID	C	cb retrofitment work	03/Feb/2025	08:00	07/Feb/2025	18:00		PLANNED	Approved	03-Feb-25	08:00	07-Feb-25	18:00	

875	RQ206812	OCC_227	cpcc3_sd	BAY	427 MAIN BAY - 400 KV KANPUR-KANPUR (PG) CKT-1 (POWERGRID) AT 400 KV KANPUR(PG)	POWER GRID	C	S/d required along with bay Bay-424 for checking CT core for un-installation of CT from 424 Bay	03/Feb/2025	08:00	08/Feb/2025	18:00		PLANNED	Approved	03-Feb-25	08:00	08-Feb-25	18:00	
876	RQ205567	OCC_227	ntpcos_sd	BAY	417 TIE BAY - 400/220 KV 315 MVA ICT 2 AT NALLAGARH(PG) (POWERGRID) AND 400 KV NALLAGARH(PG)-KOLDAM(NT) (PG) CKT-1 AT 400 KV NALLAGARH(PG) (POWERGRID)	POWER GRID	C	OH of Tie Breaker breaker between GT-3 & GT-4	02/Feb/2025	08:00	12/Feb/2025	18:00		PLANNED	Approved	02-Feb-25	08:00	12-Feb-25	18:00	
877	RQ206591	OCC_227	cpcc2_sd	BAY	405 MAIN BAY - 400KV NEWWANPOH-WAGOORA (PG) CKT-1 AT WAGOORA(PG)	POWER GRID	C	For Pole and interrupter overhauling in 40552 Pneumatic CB. Line shall remain charged through 400kV TBC Bay	01/Feb/2025	09:00	11/Feb/2025	18:00	kindly approve	PLANNED	Approved	01-Feb-25	09:00	11-Feb-25	18:00	
878	RQ206308	OCC_227	cpcc1_sd	BAY	401 MAIN BAY - 400/220KV 500 MVA ICT 1 AT KURUKSHETRA(PG)	POWER GRID	C	FOR CB INSPECTION AND RECTIFICATION WORKS	01/Feb/2025	08:00	06/Feb/2025	18:00		PLANNED	Approved	01-Feb-25	08:00	06-Feb-25	18:00	
879	RQ206815	OCC_227	cpcc3_sd	BAY	407 MAIN BAY - 400 KV BALIA-PATNA (PG) CKT-2 AND 400KV BUS 1 AT BALIA(PG)	POWER GRID	C	BHEL make 400 kv CB Retro fitment work	01/Feb/2025	08:00	10/Feb/2025	18:00		PLANNED	Approved	01-Feb-25	08:00	10-Feb-25	18:00	
880	RQ206692	OCC_227	jhajjar_sd	BAY	417 MAIN BAY - 400KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-2 AT JHAJJAR(APCL)	APCPL	C	Major Overhauling of 400KV CB	25/Feb/2025	08:00	03/Mar/2025	18:00	Daultabad Line-2 will remain charged from Bus-II	PLANNED	Approved	25-Feb-25	08:00	03-Mar-25	18:00	
881	RQ206691	OCC_227	jhajjar_sd	BAY	417 MAIN BAY - 400KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-2 AT JHAJJAR(APCL)	APCPL	D	Major Overhauling of 400KV CB	24/Feb/2025	08:00	24/Feb/2025	18:00	Daultabad Line-2 will be under Shutdown for opening of IPS	PLANNED	Approved	24-Feb-25	08:00	24-Feb-25	18:00	Line must remain in service with Tie bay/Utility must apply Line shutdown separately if Line shutdown is also required
882	RQ206978	OCC_227	jhajjar_sd	BAY	403 MAIN BAY - 50 MVAR BUS REACTOR NO 1 AT 400KV JHAJJAR(APCL)	APCPL	C	Major Overhauling of 400KV CB	11/Feb/2025	08:00	20/Feb/2025	18:00	Bus Reactor will be out of service due to Jack Bus Overhead	PLANNED	Approved	11-Feb-25	08:00	20-Feb-25	18:00	BR must remain in service with Tie bay/Utility must apply BR shutdown separately if BR shutdown is also required

883	RQ206977	OCC_227	jhajar_sd	BAY	402 TIE BAY - 50 MVAR BUS REACTOR NO 1 AT 400KV JHAJJAR(APCL) (APCPL) AND 400/21 KV 600 MVA GT 1 AT JHAJJAR(APCL) AT 400 KV JHAJJAR(APCL) (APCPL)	APCPL	C	Major Overhauling of 400KV CB	02/Feb/2025	08:00	10/Feb/2025	18:00	U-1 will be under OH SD. Bus Reactor SD will be required on 1st day for dismantling of IPS	PLANNED	Approved	02-Feb-25	08:00	10-Feb-25	18:00	Only tie bay shutdown may be allowed/Utility must apply Bus reactor shutdown separately if Bus reactor shutdown is also required
884	RQ206447	OCC_227	slcdcs_sd	BAY	40252A MAIN BAY - 50 MVAR LR ON BIKANER-MERTA (RS) CKT-1 @MERTA(RS) AT BIKANER-MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK & TESTING OF BAY EQUIPMENTS	22/Feb/2025	08:00	22/Feb/2025	18:00		PLANNED	Approved	22-Feb-25	15:00	22-Feb-25	23:00	May be given from 15:00Hrs
885	RQ206452	OCC_227	slcdcs_sd	BAY	40252B MAIN BAY - 400 KV BIKANER-MERTA (RS) CKT-1 AT BIKANER	RRVPNL	D	QUARTERLY MAINT.WORK & TESTING OF BAY EQUIPMENTS	21/Feb/2025	08:00	21/Feb/2025	18:00		PLANNED	Approved	21-Feb-25	15:00	21-Feb-25	23:00	May be given from 15:00Hrs
886	RQ206458	OCC_227	slcdcs_sd	BAY	401052D MAIN BAY - 400KV PHAGI-AJMER (RS) CKT-1 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	19/Feb/2025	08:00	19/Feb/2025	18:00		PLANNED	Approved	19-Feb-25	15:00	19-Feb-25	23:00	May be given from 1500 Hrs
887	RQ206455	OCC_227	slcdcs_sd	BAY	411 TIE BAY - 400KV PHAGI-AJMER (RS) CKT-2 AND FUTURE AT AJMER(RS)	RRVPNL	D	Half Yearly maintenance work	19/Feb/2025	08:00	19/Feb/2025	18:00		PLANNED	Approved	19-Feb-25	15:00	19-Feb-25	23:00	May be given from 1500 Hrs
888	RQ206448	OCC_227	slcdcs_sd	BAY	40552T TIE BAY - 400 KV MERTA-RATANGARH (RS) CKT-1 AND 400/220 KV 315 MVA ICT 2 AT MERTA(RS) AT 400 KV MERTA(RS)	RRVPNL	C	QUARTERLY MAINT.WORK & TESTING OF BAY EQUIPMENTS	17/Feb/2025	08:00	19/Feb/2025	18:00		PLANNED	Approved	17-Feb-25	08:00	19-Feb-25	18:00	
889	RQ206449	OCC_227	slcdcs_sd	BAY	40652T TIE BAY - 400 KV MERTA-HEERAPURA (RS) CKT-1 AND 125 MVAR BUS REACTOR NO 1 AT 400KV MERTA(RS) AT 400 KV MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK & TESTING OF BAY EQUIPMENTS	14/Feb/2025	08:00	14/Feb/2025	18:00		PLANNED	Approved	14-Feb-25	08:00	14-Feb-25	18:00	
890	RQ206450	OCC_227	slcdcs_sd	BAY	40652A MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK & TESTING OF BAY EQUIPMENTS	13/Feb/2025	08:00	13/Feb/2025	18:00		PLANNED	Approved	13-Feb-25	08:00	13-Feb-25	18:00	
891	RQ206457	OCC_227	slcdcs_sd	BAY	40852C MAIN BAY - 400KV PHAGI-HEERAPURA (RS) CKT-1 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	12/Feb/2025	08:00	12/Feb/2025	18:00		PLANNED	Approved	12-Feb-25	15:00	12-Feb-25	23:00	May be given from 1500 Hrs

892	RQ206451	OCC_227	sldcrcs_sd	BAY	40652B MAIN BAY - 400 KV MERTA- HEERAPURA (RS) CKT-1 AT MERTA	RRVPNL	D	QUARTERLY MAINT.WORK & TESTING OF BAY EQUIPMENTS	11/Feb/2025	08:00	11/Feb/2025	18:00		PLANNED	Approved	11-Feb-25	08:00	11-Feb-25	18:00	
893	RQ206456	OCC_227	sldcrcs_sd	BAY	40852T TIE BAY - 400KV PHAGI- HEERAPURA (RS) CKT-1 AND 400KV PHAGI-AJMER (RS) CKT-2 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	07/Feb/2025	08:00	07/Feb/2025	18:00		PLANNED	Approved	07-Feb-25	15:00	07-Feb-25	23:00	May be given from 1500 Hrs
894	RQ206286	OCC_227	cpcc1_sd	BAY	40152T TIE BAY - 400KV SIKAR(PG)- RATANGARH(RS) (PG) CKT-1 AND 125 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)	RRVPNL	D	FOR AMP WORK	05/Feb/2025	08:00	05/Feb/2025	18:00		PLANNED	Approved	05-Feb-25	08:00	05-Feb-25	18:00	
895	RQ206285	OCC_227	cpcc1_sd	BAY	40152A MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)	RRVPNL	D	FOR AMP WORK	04/Feb/2025	08:00	04/Feb/2025	18:00		PLANNED	Approved	04-Feb-25	08:00	04-Feb-25	18:00	
896	RQ206459	OCC_227	sldcrcs_sd	BAY	40752D MAIN BAY - 400KV PHAGI- HEERAPURA (RS) CKT-2 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	03/Feb/2025	08:00	03/Feb/2025	18:00		PLANNED	Approved	03-Feb-25	15:00	03-Feb-25	23:00	May be given from 1500 Hrs
897	RQ206283	OCC_227	cpcc1_sd	BAY	40252T TIE BAY - 400KV SIKAR(PG)- RATANGARH(RS) (PG) CKT-2 AND 50 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)	RRVPNL	D	FOR AMP WORK	02/Feb/2025	08:00	02/Feb/2025	18:00		PLANNED	Approved	02-Feb-25	08:00	02-Feb-25	18:00	
898	RQ206282	OCC_227	cpcc1_sd	BAY	40252A MAIN BAY - 50 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)	RRVPNL	D	FOR AMP WORK	01/Feb/2025	08:00	01/Feb/2025	18:00		PLANNED	Approved	01-Feb-25	08:00	01-Feb-25	18:00	
899	RQ206620	OCC_227	bbmb_sd	BAY	407 TIE BAY - 400KV PANCHKULA(PG)- PANIPAT(BB) (BB) CKT-1 AND 400KV DADRI(NT)- PANIPAT(BB) (PG) CKT-2 AT PANIPAT(BB)	BBMB	D	Yearly Mtc.	20/Feb/2025	08:00	20/Feb/2025	18:00		PLANNED	Approved	20-Feb-25	08:00	20-Feb-25	18:00	
900	RQ206618	OCC_227	bbmb_sd	BAY	X2 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT PANIPAT(BB) (BBMB)	BBMB	D	Yearly Mtc.	17/Feb/2025	08:00	17/Feb/2025	18:00		PLANNED	Approved	17-Feb-25	08:00	17-Feb-25	18:00	

901	RQ206623	OCC_227	bbmb_sd	BAY	401 MAIN BAY - 400KV PANCHKULA(PG)-PANIPAT(BB) (BB) CKT-1 AT PANIPAT(BB)	BBMB	D	Yearly Mtc.	14/Feb/2025	08:00	14/Feb/2025	18:00		PLANNED	Approved	14-Feb-25	08:00	14-Feb-25	18:00	
902	RQ205961	OCC_227	ntpcos_sd	BAY	405 TIE BAY - 400 KV KOLDAM(NT)-ROPAR(PSTCL) (PKTCL) CKT-1 (PSTCL) AND 400/220 KV 500 MVA ICT 2 AT ROPAR(PSTCL) AT 400 KV ROPAR(PSTCL) (PSTCL)	PSTCL	C	tie breaker OH	20/Feb/2025	08:00	28/Feb/2025	18:00		PLANNED	Approved	20-Feb-25	08:00	28-Feb-25	18:00	
903	RQ205916	OCC_227	slcpcs_sd	BAY	404 MAIN BAY - 400KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-1 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of clamp and connectors of bay 404 and cleaning of CR panel and BMK of CT,CB related with associated bay	15/Feb/2025	08:00	15/Feb/2025	18:00		PLANNED	Approved	15-Feb-25	08:00	15-Feb-25	18:00	
904	RQ205915	OCC_227	slcpcs_sd	BAY	414 TIE BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV MAKHU(PS) AND FUTURE	PSTCL	D	Nut bolt tightening of clamp and connectors of bay 414 and cleaning of CR panel and BMK of CT,CB related with associated bay	14/Feb/2025	08:00	14/Feb/2025	18:00		PLANNED	Approved	14-Feb-25	08:00	14-Feb-25	18:00	
905	RQ205914	OCC_227	slcpcs_sd	BAY	403 MAIN BAY - 400KV MUKTSAR-MAKHU (PS) CKT-1 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	07/Feb/2025	08:00	07/Feb/2025	18:00		PLANNED	Approved	07-Feb-25	08:00	07-Feb-25	18:00	
906	RQ205913	OCC_227	slcpcs_sd	BAY	402 TIE BAY - 400KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-1 AND 400KV MUKTSAR-MAKHU (PS) CKT-1 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	05/Feb/2025	08:00	05/Feb/2025	18:00		PLANNED	Approved	05-Feb-25	08:00	05-Feb-25	18:00	
907	RQ205912	OCC_227	slcpcs_sd	BAY	401 MAIN BAY - 400KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-1 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	03/Feb/2025	08:00	03/Feb/2025	18:00		PLANNED	Approved	03-Feb-25	08:00	03-Feb-25	18:00	
908	RQ206076	OCC_227	ntpcos_sd	BAY	438 MAIN BAY - 400/11 KV 80 MVA ST 6 AT RIHAND(NT) (NTPC)	NTPC	C	Overhauling of 400KV breaker through OEM is due. PO is expiring soon.	17/Feb/2025	08:00	28/Feb/2025	18:00	Overhauling of 400KV breaker through OEM is due. PO is expiring soon.	PLANNED	Approved	17-Feb-25	08:00	28-Feb-25	18:00	ST6 must remain inservice with tie bay
909	RQ206059	OCC_227	ntpcos_sd	BAY	440 MAIN BAY - 400/11 KV 600 MVA GT 6 AT RIHAND(NT)	NTPC	C	Overhauling of 400KV breaker through OEM is due. PO is expiring soon.	11/Feb/2025	08:00	17/Feb/2025	18:00	Overhauling of 400KV breaker through OEM is due. PO is expiring soon.	PLANNED	Approved	11-Feb-25	08:00	17-Feb-25	18:00	GT6 must remain inservice with tie bay

910	RQ206058	OCC_227	ntpcos_sd	BAY	439 TIE BAY - 400/11 KV 600 MVA GT 6 AT RIHAND(NT) (NTPC) AND 400/11 KV 80 MVA ST 6 AT RIHAND(NT) AT 400 KV RIHAND(NT) (NTPC)	NTPC	C	Overhauling of 400KV breaker through OEM is due. PO is expiring soon.	01/Feb/2025	08:00	10/Feb/2025	18:00	Overhauling of 400KV breaker through OEM is due. PO is expiring soon.	PLANNED	Approved	01-Feb-25	08:00	10-Feb-25	18:00	Both elements must remain in service with respective main bays
911	RQ206621	OCC_227	jhakri_sd	BAY	403 BUS COUPLER BAY - 400KV BUS 1 AT NATHPA JHAKRI(SJ) AND 400KV BUS 2 AT NATHPA JHAKRI(SJ)	SJVNL	D	Shutdown on 400KV Double Bus Bar System (Busbar-1, Busbar-2 and Bus Coupler) including Shutdown on all Generating Units (i.e. U#01 to U#06) for installing interface between Old GIS (B142 Model) and New GIS (T155-3) at the Common point of all three phases and performing HV Test on all Three phases of Unit#06. During Shutdown Busbar-3, Busbar-4, 25MVA Station Transformer bay, 80MVAR Bus Reactor bay and all 400KV Lines (NJ-KW-I&II, NJ-Gumma-I&II and NJ-Rampur-I&II) originating from	10/Feb/2025	09:00	18/Feb/2025	17:00	Retrofitting of 400KV GT Circuit Breaker of Unit#06.	PLANNED	Approved	10-Feb-25	10:00	18-Feb-25	16:00	
912	RQ206690	OCC_227	rampur_sd	BAY	MBC BUS COUPLER BAY - 400KV BUS 1 AT RAMPUR HEP(SJ) AND 400KV BUS 2 AT RAMPUR HEP(SJ)	SJVNL	D	Shutdown on 400KV Double Bus Bar System (Busbar-1, Busbar-2 & Bus Coupler) including Shutdown on all Generating Units (i.e. U#01 to U#06) & 80 MVAR Bus Reactor for inspection of isolator & earth switch alignment & testing of interlocks, inspection of SF 6 Gas Compartment G1, G2 & G9.	05/Feb/2025	09:00	08/Feb/2025	18:00	Annual Planned Maintenance.	PLANNED	Approved	05-Feb-25	10:00	08-Feb-25	16:00	

913	RQ206689	OCC_227	rampur_sd	BAY	413 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV RAMPUR HEP(SJ)		D	Shutdown on 400KV Double Bus Bar System (Busbar-1, Busbar-2 & Bus Coupler) including Shutdown on all Generating Units (i.e. U#01 to U#06) & 80 MVAR Bus Reactor for inspection of isolator & earth switch alignment & testing of interlocks, inspection of SF 6 Gas Compartment G1, G2 & G9.	05/Feb/2025	09:00	08/Feb/2025	18:00	Annual Planned Maintenance	PLANNED	Approved	05-Feb-25	10:00	08-Feb-25	16:00	
914	RQ205620	OCC_227	jhakri_sd	BAY	403 BUS COUPLER BAY - 400KV BUS 1 AT NATHPA JHAKRI(SJ) AND 400KV BUS 2 AT NATHPA JHAKRI(SJ)	SJVN	D	Shutdown on 400KV Double Bus Bar System (Busbar-1, Busbar-2 and Bus Coupler) including Shutdown on all Generating Units (i.e. U#01 to U#06) for installing interface between Old GIS (B142 Model) and New GIS (T155-3) at the Common point of all three phases and performing HV Test on all Three phases of Unit#05. During Shutdown Busbar-3, Busbar-4, 25MVA Station Transformer bay, 80MVAR Bus Reactor bay and all 400KV Lines (NJ-KW-I&II, NJ-Gumma-I&II and NJ-Rampur-I&II) originating from	01/Feb/2025	09:00	08/Feb/2025	17:00	Retrofitting of 400KV GT Circuit Breaker of Unit#05.	PLANNED	Approved	01-Feb-25	10:00	08-Feb-25	16:00	Shutdown may be allowed during non generating hours on daily basis (10:00-16:00Hrs) /
915	RQ206446	OCC_227	stuup_sd	BAY	407 BUS COUPLER BAY - 400KV BUS 1 AT ANPARA(UP) (UPPTCL) AND 400KV BUS 2 AT ANPARA(UP) AT 400 KV ANPARA(UP) (UPPTCL)	UPPTCL	C	For changing DC supply to relay and panel for commissioning of New DCDB	08/Feb/2025	09:00	08/Feb/2025	18:00		PLANNED	Approved	08-Feb-25	09:00	08-Feb-25	18:00	
916	RQ206766	OCC_227	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT LUCKNOW 1(PG)	POWER GRID	D	FOR LBB RELAY RETROFITMENT WORK	28/Feb/2025	10:00	28/Feb/2025	18:00		PLANNED	Approved	28-Feb-25	10:00	28-Feb-25	18:00	
917	RQ206767	OCC_227	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT LUCKNOW 1(PG)	POWER GRID	D	FOR LBB RELAY RETROFITMENT WORK	25/Feb/2025	10:00	25/Feb/2025	18:00		PLANNED	Approved	25-Feb-25	10:00	25-Feb-25	18:00	
918	RQ206734	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAHARANIBAGH (PG)	POWER GRID	D	To do the insulation coating on 33Kv of ICT-1 conductors & clamp/connectors	25/Feb/2025	08:00	25/Feb/2025	18:00		PLANNED	Approved	25-Feb-25	08:00	25-Feb-25	18:00	

919	RQ206735	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAHARANIBAGH (PG)	POWER GRID	D	To arrest the oil leakage from R-Ph IV side from cable end box flange	24/Feb/2025	08:00	24/Feb/2025	18:00		PLANNED	Approved	24-Feb-25	08:00	24-Feb-25	18:00	
920	RQ206966	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KANKROLI(PG)	POWER GRID	D	For insulation coating on tertiary terminals	22/Feb/2025	08:00	22/Feb/2025	18:00		PLANNED	Approved	22-Feb-25	15:00	22-Feb-25	23:00	May be given from 1500 Hrs/Other ICT must be in service
921	RQ206965	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT KANKROLI(PG)	POWER GRID	D	For insulation coating on tertiary terminals	21/Feb/2025	08:00	21/Feb/2025	18:00		PLANNED	Approved	21-Feb-25	15:00	21-Feb-25	23:00	May be given from 1500 Hrs/Other ICT must be in service
922	RQ206733	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MAHARANIBAGH (PG)	POWER GRID	D	To replace the cable conservator tank	20/Feb/2025	08:00	20/Feb/2025	18:00		PLANNED	Approved	20-Feb-25	08:00	20-Feb-25	18:00	
923	RQ206964	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANKROLI(PG)	POWER GRID	D	For insulation coating on tertiary terminals	20/Feb/2025	08:00	20/Feb/2025	18:00		PLANNED	Approved	20-Feb-25	15:00	20-Feb-25	23:00	May be given from 1500 Hrs/Other ICT must be in service
924	RQ206659	OCC_227	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NALLAGARH(PG)	POWER GRID	D	FOR AMP WORK	19/Feb/2025	09:00	19/Feb/2025	18:00	kindly approve	PLANNED	Approved	19-Feb-25	09:00	19-Feb-25	18:00	
925	RQ206763	OCC_227	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KANPUR(PG)	POWER GRID	D	AMP Work	14/Feb/2025	08:00	14/Feb/2025	18:00		PLANNED	Approved	14-Feb-25	08:00	14-Feb-25	18:00	
926	RQ206801	OCC_227	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PANCHKULA(PG)	POWER GRID	C	Overhauling of OLTC	11/Feb/2025	09:30	12/Feb/2025	18:00	kindly approve	PLANNED	Approved	11-Feb-25	09:30	12-Feb-25	18:00	
927	RQ206762	OCC_227	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SOHAWALI(PG)	POWER GRID	D	Relay Testing and Protection Scheme Implementation	11/Feb/2025	09:00	11/Feb/2025	17:00		PLANNED	Approved	11-Feb-25	09:00	11-Feb-25	17:00	
928	RQ206802	OCC_227	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT PATIALA(PG)	POWER GRID	C	For ICT Inspection due to rising DGA and recommended by DGA Committee	10/Feb/2025	09:00	15/Feb/2025	18:00	kindly approve	PLANNED	Approved	10-Feb-25	09:00	15-Feb-25	18:00	
929	RQ206380	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HISSAR(PG)	POWER GRID	C	FOR RETROFITMENT OF ISOLATOR IN XMER BAY, MAIN BAY & TIE BAY AT POWERGRID HISAR SS END IN ADD CAP 19-24 BLOCK	10/Feb/2025	08:00	18/Feb/2025	18:00		PLANNED	Approved	10-Feb-25	08:00	18-Feb-25	18:00	May be allowed subject to load management by Haryana/ Other ICTs must be in service/ Utility may coordinate with Haryana beforehand for load management to avail the shutdown
930	RQ205546	OCC_227	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT GORAKHPUR(PG)	POWER GRID	C	* SHUT DOWN FOR MAINTENANCE AND BHUSHING TESTING.	07/Feb/2025	10:00	07/Feb/2025	17:00		PLANNED	Approved	07-Feb-25	10:00	07-Feb-25	17:00	
931	RQ206800	OCC_227	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT PANCHKULA(PG)	POWER GRID	C	Overhauling of OLTC	04/Feb/2025	09:30	06/Feb/2025	18:00	kindly approve	PLANNED	Approved	04-Feb-25	09:30	06-Feb-25	18:00	
932	RQ206755	OCC_227	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT JAULIIVI (PG)	POWER GRID	D	For application of insulation coating on jumper	04/Feb/2025	09:00	04/Feb/2025	18:00		PLANNED	Approved	04-Feb-25	09:00	04-Feb-25	18:00	
933	RQ206754	OCC_227	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JAULIIVI (PG)	POWER GRID	D	For application of insulation coating on jumper	03/Feb/2025	09:00	03/Feb/2025	18:00		PLANNED	Approved	03-Feb-25	09:00	03-Feb-25	18:00	
934	RQ206381	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HISSAR(PG)	POWER GRID	C	FOR RETROFITMENT OF ISOLATOR IN XMER BAY, MAIN BAY & TIE BAY AT POWERGRID HISAR SS END IN ADD CAP 19-24 BLOCK	01/Feb/2025	08:00	09/Feb/2025	18:00		PLANNED	Approved	01-Feb-25	08:00	09-Feb-25	18:00	May be allowed subject to load management by Haryana/ Other ICTs must be in service/ Utility may coordinate with Haryana beforehand for load management to avail the shutdown
935	RQ205478	OCC_227	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MOHANLALGANJ (PGYTL)	PGYTL	D	AMP of ICT	28/Feb/2025	09:00	28/Feb/2025	17:30		PLANNED	Approved	28-Feb-25	09:00	28-Feb-25	17:30	

936	RQ206432	OCC_227	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MOHANLALGANJ (PGYTL)	PGYTL	D	AMP of ICT	10/Feb/2025	09:00	10/Feb/2025	17:30		PLANNED	Approved	10-Feb-25	09:00	10-Feb-25	17:30	
937	RQ205479	OCC_227	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MOHANLALGANJ (PGYTL)	PGYTL	D	AMP of ICT	01/Feb/2025	09:00	01/Feb/2025	17:30		PLANNED	Approved	01-Feb-25	09:00	01-Feb-25	17:30	
938	RQ206431	OCC_227	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MOHANLALGANJ (PGYTL)	PGYTL	D	AMP of ICT	01/Feb/2025	09:00	01/Feb/2025	17:30		PLANNED	Approved	01-Feb-25	09:00	01-Feb-25	17:30	
939	RQ205500	OCC_227	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DASNA(UP)	UPPTCL	C	Annual Testing & Maintenance	28/Feb/2025	09:00	28/Feb/2025	11:00		PLANNED	Approved	28-Feb-25	09:00	28-Feb-25	11:00	
940	RQ205442	OCC_227	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT SULTANPUR(UP)	UPPTCL	C	* For Preventive Maintenance of ICT	27/Feb/2025	10:00	27/Feb/2025	17:00		PLANNED	Approved	27-Feb-25	10:00	27-Feb-25	17:00	
941	RQ205499	OCC_227	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DASNA(UP)	UPPTCL	C	Annual Testing & Maintenance	27/Feb/2025	09:00	27/Feb/2025	11:00		PLANNED	Approved	27-Feb-25	09:00	27-Feb-25	11:00	
942	RQ205498	OCC_227	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT ATAUR(UP)	UPPTCL	C	Annual Testing & Maintenance	25/Feb/2025	09:00	25/Feb/2025	11:00		PLANNED	Approved	25-Feb-25	09:00	25-Feb-25	11:00	
943	RQ205454	OCC_227	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SULTANPUR(UP)	UPPTCL	C	* For Preventive Maintenance of ICT	24/Feb/2025	10:00	24/Feb/2025	17:00		PLANNED	Approved	24-Feb-25	10:00	24-Feb-25	17:00	
944	RQ205497	OCC_227	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT ATAUR(UP)	UPPTCL	C	Annual Testing & Maintenance	24/Feb/2025	09:00	24/Feb/2025	11:00		PLANNED	Approved	24-Feb-25	09:00	24-Feb-25	11:00	
945	RQ205458	OCC_227	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PANKI(UP)	UPPTCL	C	* SHUTDOWN OF 315 MVA ICT-II FOR STRINGING OF 220KV JACK BUS TWIN MOOSE >X CONDUCTOR OF 315 MVA ICT-II	23/Feb/2025	10:00	28/Feb/2025	17:00		PLANNED	Approved	23-Feb-25	10:00	28-Feb-25	17:00	
946	RQ205445	OCC_227	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT AZAMGARH(UP)	UPPTCL	C	* 500 MVA ICT-II Shutdown is required for tan delta testing of 500 MVA >X ICT-II.	22/Feb/2025	10:00	22/Feb/2025	17:00		PLANNED	Approved	22-Feb-25	10:00	22-Feb-25	17:00	
947	RQ205449	OCC_227	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT UNNAO(UP)	UPPTCL	C	* The shutdown is required for overhauling of OLTC Diverter switch and >X maintenance work. The load will be fed from 500MVA IC	21/Feb/2025	09:00	27/Feb/2025	18:00		PLANNED	Approved	21-Feb-25	09:00	27-Feb-25	18:00	
948	RQ205456	OCC_227	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SULTANPUR(UP)	UPPTCL	C	* For Preventive Maintenance of ICT	20/Feb/2025	10:00	20/Feb/2025	17:00		PLANNED	Approved	20-Feb-25	10:00	20-Feb-25	17:00	
949	RQ205443	OCC_227	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MATHURA(UP)	UPPTCL	D	* for Annual Maintenance and Testing works	20/Feb/2025	09:30	21/Feb/2025	20:00		PLANNED	Approved	20-Feb-25	09:30	21-Feb-25	20:00	
950	RQ205502	OCC_227	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT HAPUR(UP)	UPPTCL	C	Annual Testing & Maintenance	18/Feb/2025	10:00	18/Feb/2025	12:00		PLANNED	Approved	18-Feb-25	10:00	18-Feb-25	12:00	
951	RQ205441	OCC_227	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MATHURA(UP)	UPPTCL	D	* for Annual Maintenance and Testing works	17/Feb/2025	09:30	18/Feb/2025	20:00		PLANNED	Approved	17-Feb-25	09:30	18-Feb-25	20:00	

952	RQ205459	OCC_227	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT PANKI(UP)	UPPTCL	C	* SHUTDOWN OF 500MVA ICT-I FOR STRINGING OF 220KV JACK BUS TWIN MOOSE >X CONDUCTOR OF 500MVA ICT-I	16/Feb/2025	10:00	22/Feb/2025	17:00		PLANNED	Approved	16-Feb-25	10:00	22-Feb-25	17:00	
953	RQ205448	OCC_227	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT GR.NOIDA(UPC)	UPPTCL	C	* Routine testing will be done of mentioned ICT by T<->&<->C team during >X this shutdown period	15/Feb/2025	10:30	15/Feb/2025	15:00		PLANNED	Approved	15-Feb-25	10:30	15-Feb-25	15:00	
954	RQ205466	OCC_227	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAREILLY(UP)	UPPTCL	C	* 400 KV C.B. Overhauling and other Preventive Maintenance works. No >X supply affected, maintained through 315 MVA ICT I and	15/Feb/2025	10:00	21/Feb/2025	17:00		PLANNED	Approved	15-Feb-25	10:00	21-Feb-25	17:00	ICT must be in service with TBCB
955	RQ205495	OCC_227	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 1 AT NEHTAUR(UP)	UPPTCL	C	As instructed by SLDC, SPS logic has to be implemented and verified. Hence the shutdown of 3 x 200 MVA, 400/132 kv ICT's is required simultaneously to implement the same	15/Feb/2025	09:00	15/Feb/2025	13:00		PLANNED	Approved	15-Feb-25	09:00	15-Feb-25	13:00	
956	RQ205496	OCC_227	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 3 AT NEHTAUR(UP)	UPPTCL	C	As instructed by SLDC, SPS logic has to be implemented and verified. Hence the shutdown of 3 x 200 MVA, 400/132 kv ICT's is required simultaneously to implement the same	15/Feb/2025	09:00	15/Feb/2025	13:00		PLANNED	Approved	15-Feb-25	09:00	15-Feb-25	13:00	
957	RQ205494	OCC_227	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 2 AT NEHTAUR(UP)	UPPTCL	C	As instructed by SLDC, SPS logic has to be implemented and verified. Hence the shutdown of 3 x 200 MVA, 400/132 kv ICT's is required simultaneously to implement the same	15/Feb/2025	09:00	15/Feb/2025	13:00		PLANNED	Approved	15-Feb-25	09:00	15-Feb-25	13:00	
958	RQ205452	OCC_227	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT LUCKNOW(UP)	UPPTCL	C	* Planned shutdown required on continuous basis from Dt. 14.02.25 to >X 15.02.2025(Time 09:00-19:00Hrs) for Overhauling of OLTC/	14/Feb/2025	09:00	15/Feb/2025	19:00		PLANNED	Approved	14-Feb-25	09:00	15-Feb-25	19:00	
959	RQ205453	OCC_227	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT LUCKNOW(UP)	UPPTCL	C	* Planned shutdown required for Protection testing and other Maintenance >X of 500MVA ICT-Ist. During shutdown period supply no	12/Feb/2025	09:00	12/Feb/2025	18:00		PLANNED	Approved	12-Feb-25	09:00	12-Feb-25	18:00	

960	RQ205461	OCC_227	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GR.NOIDA(UPC)	UPPTCL	C	* Routine testing will be doe by T<(>&<)>C Team of mentioned ICT duiring >X this shutdown period	11/Feb/2025	10:30	11/Feb/2025	15:00		PLANNED	Approved	11-Feb-25	10:30	11-Feb-25	15:00	
961	RQ205440	OCC_227	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MATHURA(UP)	UPPTCL	D	* for Annual Maintenance and Testing works	11/Feb/2025	09:30	12/Feb/2025	20:00		PLANNED	Approved	11-Feb-25	09:30	12-Feb-25	20:00	
962	RQ205477	OCC_227	stuup_sd	TRANSFORMER	400/132 KV 100 MVA ICT 1 AT ANPARA(UP)	UPPTCL	C	For bay maintenance ,Attending oil leakage of Transformer, For changing DC supply to relay and panel for commissioning of New DCDB, Maintenece of pantograph isolator	11/Feb/2025	09:00	14/Feb/2025	18:00		PLANNED	Approved	11-Feb-25	09:00	14-Feb-25	18:00	
963	RQ205493	OCC_227	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT SIKANDRABAD(U P)	UPPTCL	C	Annual Testing & Maintenance	10/Feb/2025	10:00	10/Feb/2025	12:00		PLANNED	Approved	10-Feb-25	10:00	10-Feb-25	12:00	
964	RQ205450	OCC_227	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT UNNAO(UP)	UPPTCL	C	* The shutdown is required for overhauling of OLTC Diverter switch and >X retrofitting work of 220KV Isolators. The load will b	10/Feb/2025	09:00	20/Feb/2025	18:00		PLANNED	Approved	10-Feb-25	09:00	20-Feb-25	18:00	
965	RQ205470	OCC_227	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAREILLY(UP)	UPPTCL	C	* FOR TESTING OF NEWLY COMMISSIONED 220KV BUS BAR PROTECTION PANEL. SUPPLY >X OF ALL 220KV FEEDERS AFFECTED DURING THIS PERIOD.	09/Feb/2025	10:00	09/Feb/2025	13:00		PLANNED	Approved	09-Feb-25	10:00	09-Feb-25	13:00	May be allowed subject to Uttarakhand consent for load management at Kashipur & Pantnagar/ Load to be managed by UP at Bareilly
966	RQ205472	OCC_227	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BAREILLY(UP)	UPPTCL	C	* FOR TESTING OF NEWLY COMMISSIONED 220KV BUS BAR PROTECTION PANEL. SUPPLY >X OF ALL 220KV FEEDERS AFFECTED DURING THIS PERIOD.	09/Feb/2025	10:00	09/Feb/2025	13:00		PLANNED	Approved	09-Feb-25	10:00	09-Feb-25	13:00	May be allowed subject to Uttarakhand consent for load management at Kashipur & Pantnagar/ Load to be managed by UP at Bareilly
967	RQ205471	OCC_227	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAREILLY(UP)	UPPTCL	C	* FOR TESTING OF NEWLY COMMISSIONED 220KV BUS BAR PROTECTION PANEL. SUPPLY >X OF ALL 220KV FEEDERS AFFECTED DURING THIS PERIOD.	09/Feb/2025	10:00	09/Feb/2025	13:00		PLANNED	Approved	09-Feb-25	10:00	09-Feb-25	13:00	May be allowed subject to Uttarakhand consent for load management at Kashipur & Pantnagar/ Load to be managed by UP at Bareilly
968	RQ206054	OCC_227	stuup_sd	TRANSFORMER	400/11 KV 100 MVA ST 1 AT HARDUAGANJ (UP)	UPPTCL	C	For routine testing of transformer	09/Feb/2025	08:00	11/Feb/2025	18:00		PLANNED	Approved	09-Feb-25	08:00	11-Feb-25	18:00	

969	RQ205492	OCC_227	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT SIKANDRABAD(UP)	UPPTCL	C	Annual Testing & Maintenance	08/Feb/2025	10:00	08/Feb/2025	12:00		PLANNED	Approved	08-Feb-25	10:00	08-Feb-25	12:00	
970	RQ205468	OCC_227	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BAREILLY(UP)	UPPTCL	C	* 400 KV C.B. Overhauling and other Preventive Maintenance works. No >X supply affected, maintained through 315 MVA ICT I and	08/Feb/2025	10:00	14/Feb/2025	17:00		PLANNED	Approved	08-Feb-25	10:00	14-Feb-25	17:00	ICT must be in service with TBCB
971	RQ206072	OCC_227	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT SARNATH(UP)	UPPTCL	D	for routine testing of relay, Ten delta testing of bushing & CTs	08/Feb/2025	09:00	08/Feb/2025	18:00		PLANNED	Approved	08-Feb-25	09:00	08-Feb-25	18:00	
972	RQ205547	OCC_227	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GR.NOIDA(UPC)	UPPTCL	C	* Routine testing will be done by T-><-C team of mentioned ICT during >X this shutdown period	07/Feb/2025	10:30	07/Feb/2025	15:00		PLANNED	Approved	07-Feb-25	10:30	07-Feb-25	15:00	
973	RQ205475	OCC_227	stuup_sd	TRANSFORMER	400/132 KV 100 MVA ICT 3 AT ANPARA(UP)	UPPTCL	C	For changing DC supply to relay and panel for commissioning of New DCDB	07/Feb/2025	09:00	07/Feb/2025	18:00		PLANNED	Approved	07-Feb-25	09:00	07-Feb-25	18:00	
974	RQ206070	OCC_227	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SARNATH(UP)	UPPTCL	D	for routine testing of relay, Ten delta testing of bushing & CTs	07/Feb/2025	09:00	07/Feb/2025	18:00		PLANNED	Approved	07-Feb-25	09:00	07-Feb-25	18:00	
975	RQ205491	OCC_227	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GR.NOIDA(UPC)	UPPTCL	C	Annual Testing & Maintenance	06/Feb/2025	10:30	06/Feb/2025	12:30		PLANNED	Approved	06-Feb-25	10:30	06-Feb-25	12:30	
976	RQ205444	OCC_227	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT GORAKHPUR(UP)	UPPTCL	C	* SHUT DOWN FOR MAINTENANCE OF BAY AND BUSHING TESTING	06/Feb/2025	10:00	06/Feb/2025	16:00		PLANNED	Approved	06-Feb-25	10:00	06-Feb-25	16:00	
977	RQ205476	OCC_227	stuup_sd	TRANSFORMER	400/132 KV 100 MVA ICT 2 AT ANPARA(UP)	UPPTCL	C	For changing DC supply to relay and panel for commissioning of New DCDB	06/Feb/2025	09:00	06/Feb/2025	18:00		PLANNED	Approved	06-Feb-25	09:00	06-Feb-25	18:00	
978	RQ206073	OCC_227	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SARNATH(UP)	UPPTCL	D	for routine testing of relay, Ten delta testing of bushing & CTs	06/Feb/2025	09:00	06/Feb/2025	18:00		PLANNED	Approved	06-Feb-25	09:00	06-Feb-25	18:00	
979	RQ205490	OCC_227	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GR.NOIDA(UPC)	UPPTCL	C	Annual Testing & Maintenance	05/Feb/2025	11:00	05/Feb/2025	13:00		PLANNED	Approved	05-Feb-25	11:00	05-Feb-25	13:00	
980	RQ206071	OCC_227	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT SARNATH(UP)	UPPTCL	D	for routine testing of relay, Ten delta testing of bushing & CTs	05/Feb/2025	09:00	05/Feb/2025	18:00		PLANNED	Approved	05-Feb-25	09:00	05-Feb-25	18:00	
981	RQ205455	OCC_227	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 2 AT SULTANPUR(UP)	UPPTCL	C	* For Preventive Maintenance of ICT	04/Feb/2025	10:00	04/Feb/2025	17:00		PLANNED	Approved	04-Feb-25	10:00	04-Feb-25	17:00	
982	RQ205446	OCC_227	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT AZAMGARH(UP)	UPPTCL	C	* Shutdown is required for time test of circuit breaker (220 KV Side) and >X bay maintenance work.	04/Feb/2025	10:00	04/Feb/2025	17:00		PLANNED	Approved	04-Feb-25	10:00	04-Feb-25	17:00	

983	RQ205467	OCC_227	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAREILLY(UP)	UPPTCL	C	* REPLACEMENT OF 400KV PANTAGRAPH ISOLATOR(R,Y,B) OF BUS-2 >X <(>&<)-REPLACEMENT OF 33KV TIRTIARY BUSHING(R-P) WITH OTHER PREVE	03/Feb/2025	10:00	07/Feb/2025	17:00		PLANNED	Approved	03-Feb-25	10:00	07-Feb-25	17:00	May be allowed subject to all other 2*315MVA ICT must be in service/ Load to be managed by UP
984	RQ205439	OCC_227	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT UNNAO(UP)	UPPTCL	C	* The shutdown is required for 400KV Side CB Replacement work of 500MVA >X ICT2, the load will be fed from 315MVA ICT 1<(>&<)-3	01/Feb/2025	09:00	10/Feb/2025	17:00		PLANNED	Approved	01-Feb-25	09:00	10-Feb-25	17:00	
985	RQ205906	OCC_227	slcpcs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	28/Feb/2025	08:00	28/Feb/2025	18:00		PLANNED	Approved	28-Feb-25	08:00	28-Feb-25	18:00	
986	RQ205905	OCC_227	slcpcs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NAKODAR(PHG)	PSTCL	D	Periodic Maintenance	24/Feb/2025	08:00	24/Feb/2025	18:00		PLANNED	Approved	24-Feb-25	08:00	24-Feb-25	18:00	
987	RQ205674	OCC_227	slcpcs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	21/Feb/2025	08:00	21/Feb/2025	18:00		PLANNED	Approved	21-Feb-25	08:00	21-Feb-25	18:00	
988	RQ205673	OCC_227	slcpcs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	14/Feb/2025	08:00	14/Feb/2025	18:00		PLANNED	Approved	14-Feb-25	08:00	14-Feb-25	18:00	
989	RQ205672	OCC_227	slcpcs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	13/Feb/2025	08:00	13/Feb/2025	18:00		PLANNED	Approved	13-Feb-25	08:00	13-Feb-25	18:00	
990	RQ205671	OCC_227	slcpcs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT NAKODAR(PHG)	PSTCL	D	Periodic Maintenance	10/Feb/2025	08:00	10/Feb/2025	18:00		PLANNED	Approved	10-Feb-25	08:00	10-Feb-25	18:00	
991	RQ205668	OCC_227	slcpcs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	07/Feb/2025	08:00	07/Feb/2025	18:00		PLANNED	Approved	07-Feb-25	08:00	07-Feb-25	18:00	
992	RQ205645	OCC_227	slcpcs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	03/Feb/2025	08:00	03/Feb/2025	18:00		PLANNED	Approved	03-Feb-25	08:00	03-Feb-25	18:00	
993	RQ206212	OCC_227	slcpcs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT AJMER(RS)	RRVPLN	D	Half Yearly maintenance work of 400/220 kv, 315 MVA ICT-III	27/Feb/2025	08:00	27/Feb/2025	18:00		PLANNED	Approved	27-Feb-25	15:00	27-Feb-25	23:00	May be given from 1500 Hrs

994	RQ206223	OCC_227	slcds_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BABA(RS)	RRVPNL	D	Quarterly maintenance and testing of equipments	21/Feb/2025	08:00	21/Feb/2025	18:00		PLANNED	Approved	21-Feb-25	08:00	21-Feb-25	18:00	
995	RQ206221	OCC_227	slcds_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BARMER(RS)	RRVPNL	D	Maintenance along with testing of Bay equipments	17/Feb/2025	08:00	17/Feb/2025	18:00		PLANNED	Approved	17-Feb-25	08:00	17-Feb-25	18:00	
996	RQ206215	OCC_227	slcds_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BARMER(RS)	RRVPNL	D	Maintenance along with testing of Bay equipments	14/Feb/2025	08:00	14/Feb/2025	18:00		PLANNED	Approved	14-Feb-25	08:00	14-Feb-25	18:00	
997	RQ206218	OCC_227	slcds_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT JODHPUR(RS)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	14/Feb/2025	08:00	14/Feb/2025	18:00		PLANNED	Approved	14-Feb-25	16:00	14-Feb-25	23:00	May be given from 1600 Hrs
998	RQ206209	OCC_227	slcds_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BABA(RS)	RRVPNL	D	Quarterly maintenance and testing of equipments	14/Feb/2025	08:00	14/Feb/2025	18:00		PLANNED	Approved	14-Feb-25	08:00	14-Feb-25	18:00	
999	RQ206211	OCC_227	slcds_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JODHPUR(RS)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	12/Feb/2025	08:00	12/Feb/2025	18:00		PLANNED	Approved	12-Feb-25	16:00	12-Feb-25	23:00	May be given from 1600 Hrs
1000	RQ206222	OCC_227	slcds_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK, SFRA TEST & TAN DELTA TEST	06/Feb/2025	08:00	07/Feb/2025	18:00		PLANNED	Approved	06-Feb-25	08:00	07-Feb-25	18:00	
1001	RQ206208	OCC_227	slcds_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK, SFRA TEST & TAN DELTA TEST	04/Feb/2025	08:00	05/Feb/2025	18:00		PLANNED	Approved	04-Feb-25	08:00	05-Feb-25	18:00	
1002	RQ206002	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MANDOLA(PG)		D	For AMP work	26/Feb/2025	08:00	26/Feb/2025	18:00	For AMP work	PLANNED	Approved					Clubbed with 1045
1003	RQ205990	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KOTPUTLI(PG)		D	ICT-2 AMP WORK	25/Feb/2025	09:00	25/Feb/2025	20:00		PLANNED	Approved	25-Feb-25	09:00	25-Feb-25	20:00	
1004	RQ206495	OCC_227	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MOGA(PG)		D	AMP Work	24/Feb/2025	09:00	24/Feb/2025	18:00	Kindly approve.	PLANNED	Approved	24-Feb-25	09:00	24-Feb-25	18:00	
1005	RQ205989	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KOTPUTLI(PG)		D	ICT-1 AMP Work	24/Feb/2025	09:00	24/Feb/2025	20:00		PLANNED	Approved	24-Feb-25	09:00	24-Feb-25	20:00	
1006	RQ205940	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FATEHGARH_II(PG)		D	For erection work of bay extension of 400kV/220kV ICT 11 Dia at Fatehgarh 2 RS INFRA	23/Feb/2025	17:00	24/Feb/2025	23:00		PLANNED	Approved	23-Feb-25	17:00	24-Feb-25	23:00	May be given from 1700 Hrs
1007	RQ205928	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT BHADLA_2 (PG)		D	AMP of ICT, CSD Fine Tuning, Attending COE Audit Points	23/Feb/2025	17:00	24/Feb/2025	23:00		PLANNED	Approved	23-Feb-25	17:00	24-Feb-25	23:00	May be given from 1700 Hrs
1008	RQ205944	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT FATEHGARH_II(PG)		D	For RTCC commissioning & CoE Compliances, AMP of ICT	23/Feb/2025	17:00	24/Feb/2025	23:00		PLANNED	Approved	23-Feb-25	17:00	24-Feb-25	23:00	May be given from 1700 Hrs
1009	RQ206496	OCC_227	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MOGA(PG)		D	AMP Work	23/Feb/2025	09:00	23/Feb/2025	18:00	Kindly approve.	PLANNED	Approved	23-Feb-25	09:00	23-Feb-25	18:00	
1010	RQ205993	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BASSI(PG)		D	400kV Busbar Relay Retrofitment work.	23/Feb/2025	09:00	24/Feb/2025	18:00		PLANNED	Approved	23-Feb-25	09:00	24-Feb-25	18:00	
1011	RQ205927	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT BHADLA_2 (PG)		D	AMP of ICT, CSD Fine Tuning, Attending COE Audit Points	21/Feb/2025	17:00	22/Feb/2025	23:00		PLANNED	Approved	21-Feb-25	17:00	22-Feb-25	23:00	May be given from 1700 Hrs

1012	RQ205943	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT FATEHGARH_II(PG)		D	For RTCC commissioning & CoE Compliances, AMP of ICT	21/Feb/2025	17:00	22/Feb/2025	23:00		PLANNED	Approved	21-Feb-25	17:00	22-Feb-25	23:00	May be given from 1700 Hrs
1013	RQ205939	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 9 AT FATEHGARH_II(PG)		D	For RTCC commissioning & CoE Compliances, AMP of ICT	21/Feb/2025	17:00	22/Feb/2025	23:00		PLANNED	Approved	21-Feb-25	17:00	22-Feb-25	23:00	May be given from 1700 Hrs
1014	RQ205981	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT BHADLA(PG)		D	AMP WORK AND COE COMPLIANCE WORK	21/Feb/2025	16:00	21/Feb/2025	23:00		PLANNED	Approved	21-Feb-25	17:00	21-Feb-25	23:00	May be given from 1700 Hrs
1015	RQ205994	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BASSI(PG)		D	400kV Busbar Relay Retrofitment work.	21/Feb/2025	09:00	22/Feb/2025	18:00		PLANNED	Approved	21-Feb-25	09:00	22-Feb-25	18:00	
1016	RQ205980	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT BHADLA(PG)		D	AMP WORK AND COE COMPLIANCE WORK	20/Feb/2025	16:00	20/Feb/2025	23:00		PLANNED	Approved	20-Feb-25	17:00	20-Feb-25	23:00	May be given from 1700 Hrs
1017	RQ206494	OCC_227	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT WAGOORA(PG)		D	For putting ICT-1Y phase in service in place of Spare ICT-1/2.	20/Feb/2025	11:00	20/Feb/2025	12:00	Kindly approve.	PLANNED	Approved	20-Feb-25	11:00	20-Feb-25	12:00	
1018	RQ205947	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT HISSAR(PG)		D	For 220 KV Busbar retro fitment work	20/Feb/2025	09:00	20/Feb/2025	20:00		PLANNED	Approved	20-Feb-25	09:00	20-Feb-25	20:00	
1019	RQ205996	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BIKANER_2 (PBTSL)		D	For Bay Extension works/ construction activities	19/Feb/2025	17:00	26/Feb/2025	23:30		PLANNED	Approved	19-Feb-25	17:00	26-Feb-25	23:30	May be given from 1700 Hrs
1020	RQ205926	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT BHADLA_2 (PG)		D	AMP of ICT, CSD Fine Tuning, Attending COE Audit Points	19/Feb/2025	17:00	20/Feb/2025	23:00		PLANNED	Approved	19-Feb-25	17:00	20-Feb-25	23:00	May be given from 1700 Hrs
1021	RQ205938	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT FATEHGARH_II(PG)		D	For RTCC commissioning & CoE Compliances	19/Feb/2025	17:00	20/Feb/2025	23:00		PLANNED	Approved	19-Feb-25	17:00	20-Feb-25	23:00	May be given from 1700 Hrs
1022	RQ205942	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT FATEHGARH_II(PG)		D	For RTCC commissioning & CoE Compliances, AMP of ICT	19/Feb/2025	17:00	20/Feb/2025	23:00		PLANNED	Approved	19-Feb-25	17:00	20-Feb-25	23:00	May be given from 1700 Hrs
1023	RQ206486	OCC_227	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT AMRITSAR(PG)		D	AMP Work	19/Feb/2025	10:00	19/Feb/2025	18:00	Kindly approve.	PLANNED	Approved	19-Feb-25	10:00	19-Feb-25	18:00	
1024	RQ205959	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BAGHPAT(PG)		D	General AMP of ICT & Relay Testing Work	19/Feb/2025	09:00	19/Feb/2025	18:00		PLANNED	Approved	19-Feb-25	09:00	19-Feb-25	18:00	
1025	RQ205946	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HISSAR(PG)		D	For 220 KV Busbar retro fitment work	18/Feb/2025	09:00	18/Feb/2025	20:00		PLANNED	Approved	18-Feb-25	09:00	18-Feb-25	20:00	
1026	RQ205941	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FATEHGARH_II(PG)		D	For erection work of bay extension of 400kV/220kV ICT 11 Dia at Fatehgarh 2 RS INFRA	17/Feb/2025	17:00	18/Feb/2025	23:00		PLANNED	Approved	17-Feb-25	17:00	18-Feb-25	23:00	May be given from 1700 Hrs
1027	RQ206001	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT BIKANER_2 (PBTSL)		D	For Bay Extension works/ construction activities	17/Feb/2025	17:00	24/Feb/2025	23:30		PLANNED	Approved	17-Feb-25	17:00	24-Feb-25	23:30	May be given from 1700 Hrs
1028	RQ205925	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BHADLA_2 (PG)		D	AMP of ICT, CSD Fine Tuning, Attending COE Audit Points	17/Feb/2025	17:00	18/Feb/2025	23:00		PLANNED	Approved	17-Feb-25	17:00	18-Feb-25	23:00	May be given from 1700 Hrs

1029	RQ205937	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT FATEHGARH_II(PG)		D	For RTCC commissioning & CoE Compliances	17/Feb/2025	17:00	18/Feb/2025	23:00		PLANNED	Approved	17-Feb-25	17:00	18-Feb-25	23:00	May be given from 1700 Hrs	
1030	RQ205958	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BAGHPAT(PG)		C	For SF6 gas leakage arrest work in 220 KV side LA of Y-phase and General AMP	17/Feb/2025	09:00	18/Feb/2025	18:00		PLANNED	Approved	17-Feb-25	09:00	18-Feb-25	18:00		
1031	RQ205976	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ROORKEE(PG)		D	Relay Retrofit work	17/Feb/2025	08:00	17/Feb/2025	18:00	Relay Retrofit	PLANNED	Approved	17-Feb-25	08:00	17-Feb-25	18:00		
1032	RQ205999	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BIKANER_2 (PBTSL)		D	For Bay Extension works/ construction activities	16/Feb/2025	17:00	23/Feb/2025	23:30		PLANNED	Approved	16-Feb-25	17:00	23-Feb-25	23:30	May be given from 1700 Hrs	
1033	RQ205945	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HISSAR(PG)		D	For 220 KV Busbar retrofit work	16/Feb/2025	09:00	16/Feb/2025	20:00		PLANNED	Approved	16-Feb-25	09:00	16-Feb-25	20:00		
1034	RQ206000	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BIKANER_2 (PBTSL)		D	For Bay Extension works/ construction activities	15/Feb/2025	17:00	22/Feb/2025	23:30		PLANNED	Approved	15-Feb-25	17:00	22-Feb-25	23:30	May be given from 1700 Hrs	
1035	RQ205924	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BHADLA_2 (PG)		D	AMP of ICT, CSD Fine Tuning, Attending COE Audit Points	15/Feb/2025	17:00	16/Feb/2025	23:00		PLANNED	Approved	15-Feb-25	17:00	16-Feb-25	23:00	May be given from 1700 Hrs	
1036	RQ205936	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT FATEHGARH_II(PG)		D	For RTCC commissioning & CoE Compliances	15/Feb/2025	17:00	16/Feb/2025	23:00		PLANNED	Approved	15-Feb-25	17:00	16-Feb-25	23:00	May be given from 1700 Hrs	
1037	RQ206485	OCC_227	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT AMRITSAR(PG)		D	AMP Work	14/Feb/2025	10:00	14/Feb/2025	18:00	Kindly approve.	PLANNED	Approved	14-Feb-25	10:00	14-Feb-25	18:00		
1038	RQ205967	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BHINMAL(PG)		D	CT oil Sampling	14/Feb/2025	09:00	14/Feb/2025	18:00	220KV side CT Oil Sampling	PLANNED	Approved	14-Feb-25	09:00	14-Feb-25	18:00		
1039	RQ205972	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MANESAR(PG)		D	scheme checking	14/Feb/2025	09:00	14/Feb/2025	18:00	ict-1 along with BAY 401 and 205	PLANNED	Approved	14-Feb-25	09:00	14-Feb-25	18:00		
1040	RQ206006	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MANDOLA(PG)		D	400kV 415 Main Bay Lbb/BUS BAR Relay retrofit and testing work	14/Feb/2025	08:00	14/Feb/2025	18:00	For AMP work	PLANNED	Approved						May be allowed subject to Delhi consent/ Shutdown duration must be max 3 hours/ Utility may apply the shutdown in D-5 basis to NRLDC for approval on real time grid condition/
1041	RQ205975	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ROORKEE(PG)		D	Relay Retrofit work	14/Feb/2025	08:00	14/Feb/2025	18:00	Relay Retrofit	PLANNED	Approved	14-Feb-25	08:00	14-Feb-25	18:00		
1042	RQ205998	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BIKANER_2 (PBTSL)		D	For Bay Extension works/ construction activities	13/Feb/2025	17:00	20/Feb/2025	23:30		PLANNED	Approved	13-Feb-25	17:00	20-Feb-25	23:30	May be given from 1700 Hrs	
1043	RQ205923	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BHADLA_2 (PG)		D	AMP of ICT, CSD Fine Tuning, Attending COE Audit Points	13/Feb/2025	17:00	14/Feb/2025	23:00		PLANNED	Approved	13-Feb-25	17:00	14-Feb-25	23:00	May be given from 1700 Hrs	

1044	RQ205957	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BHIWADI(PG)		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays of its 400 KV tie bay(402)and AMP	13/Feb/2025	08:00	13/Feb/2025	13:00		PLANNED	Approved	13-Feb-25	08:00	13-Feb-25	13:00		
1045	RQ206005	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MANDOLA(PG)		D	400kV 412 Main Bay Lbb/BUS BAR Relay retrofit and testing work	13/Feb/2025	08:00	13/Feb/2025	18:00	For AMP work	PLANNED	Approved						May be allowed subject to Delhi consent/ Shutdown duration must be max 3 hours/ Utility may apply the shutdown in D-5 basis to NRLDC for approval on real time grid condition/
1046	RQ205966	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BHINMAL(PG)		D	AMP Work	12/Feb/2025	09:00	12/Feb/2025	18:00		PLANNED	Approved	12-Feb-25	09:00	12-Feb-25	18:00		
1047	RQ205956	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BHIWADI(PG)		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays of its 400 KV tie bay(405)and AMP	12/Feb/2025	08:00	12/Feb/2025	13:00		PLANNED	Approved	12-Feb-25	08:00	12-Feb-25	13:00		
1048	RQ205922	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BHADLA_2 (PG)		D	AMP of ICT, CSD Fine Tuning, Attending COE Audit Points	11/Feb/2025	17:00	12/Feb/2025	23:00		PLANNED	Approved	11-Feb-25	17:00	12-Feb-25	23:00	May be given from 1700 Hrs	
1049	RQ206489	OCC_227	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DEHAR(BB)		D	AMP Work	11/Feb/2025	09:00	11/Feb/2025	18:00	Kindly approve.	PLANNED	Approved	11-Feb-25	09:00	11-Feb-25	18:00		
1050	RQ205971	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT KURUKSHETRA(PG)		D	Replacement of OLTC Oil	11/Feb/2025	09:00	11/Feb/2025	14:00	BDV/PPM of OLTC Chamber Oil for all three phases of ICT2 Kurukshetra found below the normative range in the primary as well as confirmatory sample	PLANNED	Approved	11-Feb-25	09:00	11-Feb-25	14:00		
1051	RQ205985	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT MEERUT(PG)		D	AMP Work	11/Feb/2025	08:00	11/Feb/2025	18:00		PLANNED	Approved	11-Feb-25	08:00	11-Feb-25	18:00		
1052	RQ205955	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BHIWADI(PG)		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays of its 220kV Main Bay(201)	11/Feb/2025	08:00	11/Feb/2025	13:00		PLANNED	Approved	11-Feb-25	08:00	11-Feb-25	13:00		
1053	RQ205997	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BIKANER_2 (PBTSL)		D	For Bay Extension works/ construction activities	10/Feb/2025	17:00	17/Feb/2025	23:30		PLANNED	Approved	10-Feb-25	17:00	17-Feb-25	23:30	May be given from 1700 Hrs	
1054	RQ205963	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BHINMAL(PG)		D	AMP Work	10/Feb/2025	09:00	10/Feb/2025	18:00		PLANNED	Approved	10-Feb-25	09:00	10-Feb-25	18:00		

1055	RQ205986	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MEERUT(PG)		D	AMP Work	10/Feb/2025	08:00	10/Feb/2025	18:00		PLANNED	Approved	10-Feb-25	08:00	10-Feb-25	18:00	
1056	RQ205921	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA_2 (PG)		D	AMP of ICT, CSD Fine Tuning, Attending COE Audit Points	09/Feb/2025	17:00	10/Feb/2025	23:00		PLANNED	Approved	09-Feb-25	17:00	10-Feb-25	23:00	May be given from 1700 Hrs
1057	RQ206004	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MANDOLA(PG)		D	400kV 413 Main Bay Lbb/BUS BAR Relay retrofit and testing work	09/Feb/2025	08:00	09/Feb/2025	18:00	For AMP work	PLANNED	Approved					May be allowed subject to Delhi consent/ Shutdown duration must be max 3 hours/ Utility may apply the shutdown in D-5 basis to NRLDC for approval on real time grid condition/
1058	RQ206488	OCC_227	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HAMIRPUR(PG)		D	AMP Work	08/Feb/2025	09:00	08/Feb/2025	18:00	Kindly approve.	PLANNED	Approved	08-Feb-25	09:00	08-Feb-25	18:00	
1059	RQ205984	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MEERUT(PG)		D	AMP Work	08/Feb/2025	08:00	08/Feb/2025	18:00		PLANNED	Approved	08-Feb-25	08:00	08-Feb-25	18:00	
1060	RQ206003	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MANDOLA(PG)		D	400kV 410 Main Bay Lbb/BUS BAR Relay retrofit and testing work	08/Feb/2025	08:00	08/Feb/2025	18:00	400kV 410 Main Bay Lbb/BUS BAR Relay retrofit and testing work	PLANNED	Approved					May be allowed subject to Delhi consent/ Shutdown duration must be max 3 hours from 08:00 hrs to 11:00 hrs./ Utility may apply the shutdown in D-5 basis to NRLDC for approval on real time grid condition/s/d may be availed after delhi election/
1061	RQ206491	OCC_227	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT ABDULLAPUR(PG)		D	AMP Work	07/Feb/2025	09:00	07/Feb/2025	18:00	Kindly approve.	PLANNED	Approved	07-Feb-25	09:00	07-Feb-25	18:00	
1062	RQ206487	OCC_227	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HAMIRPUR(PG)		D	AMP Work	07/Feb/2025	09:00	07/Feb/2025	18:00	Kindly approve.	PLANNED	Approved	07-Feb-25	09:00	07-Feb-25	18:00	
1063	RQ206493	OCC_227	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT WAGOORA(PG)		D	AMP Work	06/Feb/2025	09:00	06/Feb/2025	18:00	Kindly approve.	PLANNED	Approved	06-Feb-25	09:00	06-Feb-25	18:00	
1064	RQ205962	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT JIND(PG)		D	For RTCC commissioning work	06/Feb/2025	09:00	06/Feb/2025	18:00		PLANNED	Approved	06-Feb-25	09:00	06-Feb-25	18:00	
1065	RQ206482	OCC_227	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT KISHENPUR(PG)		D	AMP Work	05/Feb/2025	09:30	05/Feb/2025	17:00	Kindly approve.	PLANNED	Approved	05-Feb-25	09:30	05-Feb-25	17:00	
1066	RQ205970	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT SAHARANPUR(PG)		D	AMP Work	05/Feb/2025	09:00	05/Feb/2025	18:00		PLANNED	Approved	05-Feb-25	09:00	05-Feb-25	18:00	
1067	RQ205995	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BASSI(PG)		D	400kV Busbar Relay Retrofitment work.	05/Feb/2025	09:00	06/Feb/2025	18:00		PLANNED	Approved	05-Feb-25	09:00	06-Feb-25	18:00	
1068	RQ205961	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT JIND(PG)		D	For RTCC commissioning work	05/Feb/2025	09:00	05/Feb/2025	18:00		PLANNED	Approved	05-Feb-25	09:00	05-Feb-25	18:00	
1069	RQ206484	OCC_227	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT LUDHIANA(PG)		D	AMP Work	04/Feb/2025	09:00	04/Feb/2025	18:00	Kindly approve.	PLANNED	Approved	04-Feb-25	09:00	04-Feb-25	18:00	
1070	RQ205960	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT JIND(PG)		D	For RTCC commissioning work	04/Feb/2025	09:00	04/Feb/2025	18:00		PLANNED	Approved	04-Feb-25	09:00	04-Feb-25	18:00	

1071	RQ205952	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BHIWADI(PG)		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays of its400 KV tie bay(408)and AMP	04/Feb/2025	08:00	04/Feb/2025	18:00		PLANNED	Approved	04-Feb-25	08:00	04-Feb-25	18:00		
1072	RQ206481	OCC_227	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KISHENPUR(PG)		D	AMP Work	03/Feb/2025	09:30	03/Feb/2025	17:00	Kindly approve.	PLANNED	Approved	03-Feb-25	09:30	03-Feb-25	17:00		
1073	RQ206483	OCC_227	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT LUDHIANA(PG)		D	AMP Work	03/Feb/2025	09:00	03/Feb/2025	18:00	Kindly approve.	PLANNED	Approved	03-Feb-25	09:00	03-Feb-25	18:00		
1074	RQ206492	OCC_227	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT WAGOORA(PG)		D	AMP Work	03/Feb/2025	09:00	03/Feb/2025	18:00	Kindly approve.	PLANNED	Approved	03-Feb-25	09:00	03-Feb-25	18:00		
1075	RQ205953	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BHIWADI(PG)		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays of its400 KV tie bay(405)and AMP	03/Feb/2025	08:00	03/Feb/2025	18:00		PLANNED	Approved	03-Feb-25	08:00	03-Feb-25	18:00		
1076	RQ205954	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BHIWADI(PG)		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays of its400 KV tie bay(402)and AMP	01/Feb/2025	08:00	01/Feb/2025	18:00		PLANNED	Approved	01-Feb-25	08:00	01-Feb-25	18:00		
1077	RQ206008	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MANDOLA(PG)		D	For 411 Tie Bay LBB relay retrofit and testing work	01/Feb/2025	08:00	01/Feb/2025	18:00	For AMP work	PLANNED	Approved						May be allowed subject to Delhi consent/ Shutdown duration must be max 3 hours from 08:00 hrs to 11:00 hrs./ Utility may apply the shutdown in D-5 basis to NRLDC for approval on real time grid condition/s/d may be availed after delhi election/
1078	RQ206007	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MANDOLA(PG)		D	For 411 Tie Bay LBB relay retrofit and testing work	01/Feb/2025	08:00	01/Feb/2025	18:00	For AMP work	PLANNED	Approved						May be allowed subject to Delhi consent/ Shutdown duration must be max 3 hours from 08:00 hrs to 11:00 hrs./ Utility may apply the shutdown in D-5 basis to NRLDC for approval on real time grid condition/s/d may be availed after delhi election/
1079	RQ206009	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MANDOLA(PG)		D	For 414 Tie Bay LBB relay retrofit and testing work	01/Feb/2025	08:00	01/Feb/2025	18:00	For AMP work	PLANNED	Approved						May be allowed subject to Delhi consent/ Shutdown duration must be max 3 hours from 08:00 hrs to 11:00 hrs./ Utility may apply the shutdown in D-5 basis to NRLDC for approval on real time grid condition/s/d may be availed after delhi election/

1080	RQ206010	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MANDOLA(PG)		D	For 414 Tie Bay LBB relay retrofit and testing work	01/Feb/2025	08:00	01/Feb/2025	18:00	For AMP work	PLANNED	Approved					May be allowed subject to Delhi consent/ Shutdown duration must be max 3 hours from 08:00 hrs to 11:00 hrs./ Utility may apply the shutdown in D-5 basis to NRLDC for approval on real time grid condition/s/d may be availed after delhi election/
1081	RQ205510	OCC_227	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT KIRORI(HV)	HVPNL	D	Preventive maintenance for upcoming summer season	21/Feb/2025	10:00	21/Feb/2025	17:00		PLANNED	Approved	21-Feb-25	10:00	21-Feb-25	17:00	
1082	RQ205437	OCC_227	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DHANODA(HV)	HVPNL	D	To verify PI, POM & Protection signals in SAS	20/Feb/2025	09:00	20/Feb/2025	18:00		PLANNED	Approved	20-Feb-25	09:00	20-Feb-25	18:00	
1083	RQ205511	OCC_227	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KIRORI(HV)	HVPNL	D	Preventive maintenance for upcoming summer season	13/Feb/2025	10:00	13/Feb/2025	17:00		PLANNED	Approved	13-Feb-25	10:00	13-Feb-25	17:00	
1084	RQ205512	OCC_227	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KIRORI(HV)	HVPNL	D	Preventive maintenance for upcoming summer season	06/Feb/2025	10:00	06/Feb/2025	17:00		PLANNED	Approved	06-Feb-25	10:00	06-Feb-25	17:00	
1085	RQ206024	OCC_227	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BADAUNE(UP)	OCBTL	D	For Annual maintenance & Testing of 315MVA ICT-2	21/Feb/2025	10:00	21/Feb/2025	18:00		PLANNED	Approved	21-Feb-25	10:00	21-Feb-25	18:00	
1086	RQ206023	OCC_227	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BADAUNE(UP)	OCBTL	D	For Annual maintenance & Testing of 315MVA ICT-1	14/Feb/2025	10:00	14/Feb/2025	18:00		PLANNED	Approved	14-Feb-25	10:00	14-Feb-25	18:00	
1087	RQ206216	OCC_227	slcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DEEDWANA(MTS)	RRVPNL, ATSL	D	Annual Preventive Maintenance Work	17/Feb/2025	08:00	17/Feb/2025	18:00		PLANNED	Approved	17-Feb-25	08:00	17-Feb-25	18:00	
1088	RQ206210	OCC_227	slcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ALWAR(ATIL)	RRVPNL, ATSL	D	For Annual Maintenance	06/Feb/2025	08:00	06/Feb/2025	18:00		PLANNED	Approved	06-Feb-25	08:00	06-Feb-25	18:00	
1089	RQ206213	OCC_227	slcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ALWAR(ATIL)	RRVPNL, ATSL	D	For Annual Maintenance	05/Feb/2025	08:00	05/Feb/2025	18:00		PLANNED	Approved	05-Feb-25	08:00	05-Feb-25	18:00	
1090	RQ206053	OCC_227	stuup_sd	TRANSFORMER	400/11 KV 100 MVA ST 2 AT HARDUAGANJ (UP)	UPRVU NL	C	For routine testing of transformer	12/Feb/2025	08:00	14/Feb/2025	18:00		PLANNED	Approved	12-Feb-25	08:00	14-Feb-25	18:00	
1091	RQ206047	OCC_227	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HARDUAGANJ (UP)	UPRVU NL	C	For routine testing of transformer	05/Feb/2025	08:00	08/Feb/2025	18:00		PLANNED	Approved	05-Feb-25	08:00	08-Feb-25	18:00	
1092	RQ206048	OCC_227	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HARDUAGANJ (UP)	UPRVU NL	C	For routine testing of transformer	01/Feb/2025	08:00	04/Feb/2025	18:00		PLANNED	Approved	01-Feb-25	08:00	04-Feb-25	18:00	
1093	RQ205535	OCC_227	singrauli_sd	TRANSFORMER	400/132 KV 100 MVA ICT 2 AT SINGRAULI(NT)	NTPC	C	SAS INTEGRATION	10/Feb/2025	08:00	15/Feb/2025	18:00	SHUTDOWN REQUIRED	PLANNED	Approved	10-Feb-25	08:00	15-Feb-25	18:00	May be given subject to real time grid conditions/Other ICT to be in service
1094	RQ206771	OCC_227	ntpcos_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AURAIYA(NT)	NTPC	C	R&M of 400/220 KV Bus Bar System	07/Feb/2025	08:00	08/Feb/2025	18:00		PLANNED	Approved	07-Feb-25	08:00	08-Feb-25	18:00	
1095	RQ205534	OCC_227	singrauli_sd	TRANSFORMER	400/132 KV 100 MVA ICT 1 AT SINGRAULI(NT)	NTPC	C	SAS INTEGRATION	03/Feb/2025	08:00	08/Feb/2025	18:00	SHUTDOWN REQUIRED	PLANNED	Approved	03-Feb-25	08:00	08-Feb-25	18:00	May be given subject to real time grid conditions/Other ICT to be in service

1096	RQ206770	OCC_227	ntpcos_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT AURAIYA(NT)	NTPC	C	R&M of 400/220 KV Bus Bar System	03/Feb/2025	08:00	04/Feb/2025	18:00		PLANNED	Approved	03-Feb-25	08:00	04-Feb-25	18:00	
1097	RQ206323	OCC_227	slcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT MUNDKA(DV)	DTL	D	LV testing, NIFPES testing and isolator work	04/Feb/2025	10:00	04/Feb/2025	17:00		PLANNED	Approved	04-Feb-25	10:00	04-Feb-25	17:00	
1098	RQ206322	OCC_227	slcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT MUNDKA(DV)	DTL	D	LV testing, NIFPES testing and isolator work	03/Feb/2025	10:00	03/Feb/2025	17:00		PLANNED	Approved	03-Feb-25	10:00	03-Feb-25	17:00	
1099	RQ206490	OCC_227	cpcc2_sd	TRANSFORMER	220/66 KV 160 MVA ICT 2 AT CHANDIGARH SEC-47 (PG)		D	AMP Work	11/Feb/2025	09:30	11/Feb/2025	18:00	Kindly approve.	PLANNED	Approved	11-Feb-25	09:30	11-Feb-25	18:00	
1100	RQ206411	OCC_227	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAWAIMADHOPUR(RS)-DAUSA(RS) (PG) CKT-1	POWER GRID	D	Quarterly maintenance	28/Feb/2025	10:00	28/Feb/2025	14:00		PLANNED	Approved	28-Feb-25	10:00	28-Feb-25	14:00	
1101	RQ206502	OCC_227	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-SAWAIMADHOPUR(RS) (PG) CKT-1	POWER GRID	D	For Half Yearly Maintenance.	27/Feb/2025	08:00	27/Feb/2025	18:00		PLANNED	Approved	27-Feb-25	08:00	27-Feb-25	18:00	May be allowed subject to NTPC consent/ Load to be managed by Rajasthan
1102	RQ206416	OCC_227	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LALSOTE(RS)-DAUSA(RS) (PG) CKT-1	POWER GRID	D	Overhauling of Pole of CB & Quarterly Maintenance	27/Feb/2025	08:00	27/Feb/2025	18:00		PLANNED	Approved	27-Feb-25	08:00	27-Feb-25	18:00	
1103	RQ206756	OCC_227	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1	POWER GRID	C	main bus oh	23/Feb/2025	08:00	25/Feb/2025	18:00	to be taken from 23rd to 25 Jan 25. But due to system date constraint, could not be applied for the said date.	PLANNED	Rejected					Why the shutdown of Line is required for BusOverhauling
1104	RQ206420	OCC_227	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-2	POWER GRID	D	Quarterly maintenance	21/Feb/2025	08:00	21/Feb/2025	18:00		PLANNED	Approved	21-Feb-25	08:00	21-Feb-25	18:00	
1105	RQ206419	OCC_227	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-1	POWER GRID	D	Quarterly maintenance	20/Feb/2025	08:00	20/Feb/2025	18:00		PLANNED	Approved	20-Feb-25	08:00	20-Feb-25	18:00	
1106	RQ206769	OCC_227	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-SAWAIMADHOPUR(RS) (PG) CKT-1	POWER GRID	C	main bus oh	20/Feb/2025	08:00	22/Feb/2025	18:00	to be taken from 20th to 22nd Jan 25. But due to system date constraint, could not be applied for the said date.	PLANNED	Rejected					Why the shutdown of Line is required for Bus Overhauling
1107	RQ206753	OCC_227	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-SAWAIMADHOPUR(RS) (PG) CKT-1	POWER GRID	C	main bus oh	20/Feb/2025	08:00	22/Feb/2025	18:00		PLANNED	Rejected					Duplicate entry
1108	RQ206845	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAULIVI (PG)-DHAULIGANGA(NH) (PG) CKT-2	POWER GRID	D	For AMP of 209 Bay Line Side Equipment's, Distance Relay Firmware Upgradation work as per Technical Circular and their testing	17/Feb/2025	09:00	17/Feb/2025	18:00		PLANNED	Approved	17-Feb-25	09:00	17-Feb-25	18:00	

1109	RQ206636	OCC_227	slcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-2	POWER GRID	D	Preventive maintenance works in the outdoor 220/132/ 33 Kv switchyard including replacement of worn out lumpers / droppers and allied clamps etc. Since, the work has to be done in the outdoor switchyard, which involves junctions connected to BUSBARS, as such shutdown of 220 KV Source lines is required to ensure safety of both men & material working in the outdoor yard.	16/Feb/2025	10:00	16/Feb/2025	15:00	30 40 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grids. Rest 180 N/W load (approx) shall be unaffected.	PLANNED	Approved	16-Feb-25	10:00	16-Feb-25	15:00	May be allowed subject to NHPC & PG consent / Load to be managed by JK
1110	RQ206635	OCC_227	slcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-1	POWER GRID	D	Preventive maintenance works in the outdoor 220/132/ 33 Kv switchyard including replacement of worn out lumpers / droppers and allied clamps etc. Since, the work has to be done in the outdoor switchyard, which involves junctions connected to BUSBARS, as such shutdown of 220 KV Source lines is required to ensure safety of both men & material working in the outdoor yard.	16/Feb/2025	10:00	16/Feb/2025	15:00	30 40 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grids. Rest 180 N/W load (approx) shall be unaffected.	PLANNED	Approved	16-Feb-25	10:00	16-Feb-25	15:00	May be allowed subject to NHPC & PG consent / Load to be managed by JK
1111	RQ206844	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAULIVI (PG)-DHAULIGANGA(NH) (PG) CKT-1	POWER GRID	D	For AMP of 25MVar Line Reactor installed at NHPC end and Distance Relay Firmware Upgradation work as per Technical Circular and their testing	14/Feb/2025	09:00	14/Feb/2025	18:00		PLANNED	Approved	14-Feb-25	09:00	14-Feb-25	18:00	
1112	RQ206959	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SITARGANJ(PG)-CBGANJ(UP) (PG) CKT-1	POWER GRID	D	to attend shutdown nature defects	12/Feb/2025	08:00	13/Feb/2025	18:00		PLANNED	Approved	12-Feb-25	08:00	13-Feb-25	18:00	
1113	RQ206982	OCC_227	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2	POWER GRID	C	Bus	11/Feb/2025	08:00	13/Feb/2025	18:00		PLANNED	Rejected					Utility may clarify the reason/ Daily basis

1114	RQ206840	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PITHORAGARH-JAULIIVI (PG) CKT-1	POWER GRID	D	For AMP of 206 Bay Line Side Equipment's, Relay Testing Work and Distance Relay Firmware Upgradation work as per Technical Circular	07/Feb/2025	09:00	07/Feb/2025	18:00		PLANNED	Approved	07-Feb-25	09:00	07-Feb-25	18:00	
1115	RQ206841	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PITHORAGARH-JAULIIVI (PG) CKT-2	POWER GRID	D	For AMP of 208 Bay Line Side Equipment's, Relay Testing Work and Distance Relay Firmware Upgradation work as per Technical Circular	06/Feb/2025	09:00	06/Feb/2025	18:00		PLANNED	Approved	06-Feb-25	09:00	06-Feb-25	18:00	
1116	RQ206415	OCC_227	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV INDIRA NAGAR(RS)-HEERAPURA(RS) (PG) CKT-1	POWER GRID	D	Quarterly maintenance of Bay Equipment	06/Feb/2025	08:00	06/Feb/2025	18:00		PLANNED	Approved	06-Feb-25	08:00	06-Feb-25	18:00	
1117	RQ206958	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-CBGANJ(UP) (PG) CKT-1	POWER GRID	D	to attend shutdown nature defects	05/Feb/2025	09:00	06/Feb/2025	18:00		PLANNED	Approved	05-Feb-25	09:00	06-Feb-25	18:00	
1118	RQ206421	OCC_227	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-INDIRA NAGAR(RS) (PG) CKT-1	POWER GRID	D	Quarterly maintenance of Bay Equipment	05/Feb/2025	08:00	05/Feb/2025	18:00		PLANNED	Approved	05-Feb-25	08:00	05-Feb-25	18:00	
1119	RQ206171	OCC_227	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-KARTARPUR(PS) (PSTCL) CKT-2	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	28/Feb/2025	08:00	28/Feb/2025	18:00		PLANNED	Approved	28-Feb-25	08:00	28-Feb-25	18:00	
1120	RQ206084	OCC_227	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-2	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	28/Feb/2025	08:00	28/Feb/2025	18:00		PLANNED	Approved	28-Feb-25	08:00	28-Feb-25	18:00	
1121	RQ206172	OCC_227	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-BADNI KALAN(PS) (PSTCL) CKT-1	PSTCL	D	General maintenance, Jumper Tightening,Disc cleaning and tree trimming from Tower no 1 to 32.	28/Feb/2025	08:00	28/Feb/2025	18:00		PLANNED	Approved	28-Feb-25	08:00	28-Feb-25	18:00	
1122	RQ206083	OCC_227	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-BADNI KALAN(PS) (PSTCL) CKT-1	PSTCL	D	General maintenance, Jumper Tightening,Disc cleaning and tree trimming from Tower no 32/1 to 32/11.	27/Feb/2025	08:00	27/Feb/2025	18:00		PLANNED	Approved	27-Feb-25	08:00	27-Feb-25	18:00	
1123	RQ206606	OCC_227	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BARNALA(BB)-LEHRAMOHABBAT(PS) (PSTCL) CKT-1	PSTCL	D	Mtc. of Transmission Line	24/Feb/2025	08:00	24/Feb/2025	18:00		PLANNED	Approved	24-Feb-25	08:00	24-Feb-25	18:00	
1124	RQ206075	OCC_227	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-KARTARPUR(PS) (PSTCL) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	24/Feb/2025	08:00	24/Feb/2025	18:00		PLANNED	Approved	24-Feb-25	08:00	24-Feb-25	18:00	

1125	RQ206064	OCC_227	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	18/Feb/2025	08:00	18/Feb/2025	18:00		PLANNED	Approved	18-Feb-25	08:00	18-Feb-25	18:00	
1126	RQ206063	OCC_227	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAGRAON(PS)-LUDHIANA(PG) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 15 to 35	17/Feb/2025	08:00	17/Feb/2025	18:00		PLANNED	Approved	17-Feb-25	08:00	17-Feb-25	18:00	
1127	RQ206060	OCC_227	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-AJITWAL(PS) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 40 to 60	15/Feb/2025	08:00	15/Feb/2025	18:00		PLANNED	Approved	15-Feb-25	08:00	15-Feb-25	18:00	
1128	RQ206040	OCC_227	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-2	PSTCL	D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 20 to 30	06/Feb/2025	08:00	06/Feb/2025	18:00		PLANNED	Approved	06-Feb-25	08:00	06-Feb-25	18:00	
1129	RQ206020	OCC_227	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-2	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	04/Feb/2025	08:00	04/Feb/2025	18:00		PLANNED	Approved	04-Feb-25	08:00	04-Feb-25	18:00	
1130	RQ206017	OCC_227	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(PS) (PSTCL) CKT-3	PSTCL	D	Jumper Tightening of Tower No. 01 to 03.	03/Feb/2025	08:00	03/Feb/2025	18:00		PLANNED	Approved	03-Feb-25	08:00	03-Feb-25	18:00	
1131	RQ206012	OCC_227	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-1	PSTCL	D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 20 to 30	01/Feb/2025	08:00	01/Feb/2025	18:00		PLANNED	Approved	01-Feb-25	08:00	01-Feb-25	18:00	
1132	RQ206672	OCC_227	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Preventive maintenance work of the 220kV Transmission lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, towers members above basic body 1, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	27/Feb/2025	10:00	28/Feb/2025	16:30	Shutdown required on daily basis from 10:00 to 16:30 hrs. During shutdown period power of Phozal HPPTCL & ADHPL will be evacuated through 220 KV AD hydro(AD)-Phozal(HP) (ADHPL) Ckt-1 & 220 KV AD hydro(AD)-Nallagarh(PG) (ADHPL) Ckt-1.	PLANNED	Approved	27-Feb-25	10:00	28-Feb-25	16:30	May be allowed subject to HP consent/Subject to no generation evacuation affected during shutdown

1133	RQ206670	OCC_227	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1		D	Preventive maintenance work of the 220kV Transmission lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, towers members above basic body 1, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	01/Feb/2025	10:00	25/Feb/2025	16:30	Shutdown required on daily basis from 10:00 to 16:30 hrs. During shutdown period power of Phozal HPPTCL & ADHPL will be evacuated through 220 KV AD hydro(AD)-Phozal(HP) (ADHPL) Ckt-1 & 220 KV AD hydro(AD)-Nallagarh(PG) (ADHPL) Ckt-1.	PLANNED	Approved	01-Feb-25	10:00	25-Feb-25	16:30	May be allowed subject to HP consent/Subject to no generation evacuation affected during shutdown
1134	RQ206608	OCC_227	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPATTH(HV)-PANIPAT(BB) (HVPNL) CKT-2	HVPNL	D	Yearly Mtc.	27/Feb/2025	08:00	27/Feb/2025	18:00		PLANNED	Approved	27-Feb-25	08:00	27-Feb-25	18:00	
1135	RQ206602	OCC_227	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PALWAL(HV)-SAMAYPUR(BB) (HVPNL) CKT-2	HVPNL	D	General Mtc.	27/Feb/2025	08:00	27/Feb/2025	18:00		PLANNED	Approved	27-Feb-25	08:00	27-Feb-25	18:00	
1136	RQ206601	OCC_227	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PALWAL(HV)-SAMAYPUR(BB) (HVPNL) CKT-1	HVPNL	D	General Mtc.	26/Feb/2025	08:00	26/Feb/2025	18:00		PLANNED	Approved	26-Feb-25	08:00	26-Feb-25	18:00	
1137	RQ206607	OCC_227	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPATTH(HV)-PANIPAT(BB) (HVPNL) CKT-1	HVPNL	D	Yearly Mtc.	24/Feb/2025	08:00	24/Feb/2025	18:00		PLANNED	Approved	24-Feb-25	08:00	24-Feb-25	18:00	
1138	RQ206603	OCC_227	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMAYPUR(BB)-BADSHAHPUR(HV) (HVPNL) CKT-1	HVPNL	D	General Mtc.	24/Feb/2025	08:00	24/Feb/2025	18:00		PLANNED	Approved	24-Feb-25	08:00	24-Feb-25	18:00	
1139	RQ206604	OCC_227	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMAYPUR(BB)-BADSHAHPUR(HV) (HVPNL) CKT-2	HVPNL	D	General Mtc.	20/Feb/2025	08:00	20/Feb/2025	18:00		PLANNED	Approved	20-Feb-25	08:00	20-Feb-25	18:00	
1140	RQ206600	OCC_227	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMAYPUR(BB)-PALLI(HV) (HVPNL) CKT-2	HVPNL	D	General Mtc.	19/Feb/2025	08:00	19/Feb/2025	18:00		PLANNED	Approved	19-Feb-25	08:00	19-Feb-25	18:00	
1141	RQ206599	OCC_227	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMAYPUR(BB)-PALLI(HV) (HVPNL) CKT-1	HVPNL	D	General Mtc.	17/Feb/2025	08:00	17/Feb/2025	18:00		PLANNED	Approved	17-Feb-25	08:00	17-Feb-25	18:00	
1142	RQ206360	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(PG)-SAGWAN(HV) (HVPNL) CKT-1	HVPNL	D	AMP YEARLY/2Y/SYEARLY WORK	07/Feb/2025	08:00	07/Feb/2025	18:00		PLANNED	Approved	07-Feb-25	08:00	07-Feb-25	18:00	

1143	RQ205736	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-NEEMRANA(RS) (RS) CKT-1		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays and distance relay testing	27/Feb/2025	08:00	27/Feb/2025	18:00		PLANNED	Approved	27-Feb-25	08:00	27-Feb-25	18:00	
1144	RQ205825	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KOTPUTLI(PG)-MANOHARPUR(RS) (RS) CKT-1		D	AMP and Relay Testing Work	26/Feb/2025	09:00	26/Feb/2025	20:00	AMP and Relay Testing Work	PLANNED	Approved	26-Feb-25	09:00	26-Feb-25	20:00	
1145	RQ206520	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-BARN(JK) (PDD JK) CKT-1		D	For AMP of Line Equipments	26/Feb/2025	09:00	26/Feb/2025	18:00	Kindly approve.	PLANNED	Approved	26-Feb-25	09:00	26-Feb-25	18:00	May be allowed subject to real time grid condition & JK consent /Load to be managed by JK
1146	RQ205824	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KOTPUTLI(PG)-KOTPUTLI(RS) (RS) CKT-1		D	AMP and Relay Testing Work	25/Feb/2025	09:00	25/Feb/2025	20:00	AMP and Relay Testing Work	PLANNED	Approved	25-Feb-25	09:00	25-Feb-25	20:00	
1147	RQ205716	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2		D	For attending S/D nature defects & AMP of Line bay Equipments	25/Feb/2025	08:00	25/Feb/2025	18:00	Non Auto of 220 KV Anta-Bhilwara CK1	PLANNED	Approved	25-Feb-25	08:00	25-Feb-25	18:00	May be allowed subject to NTPC & Rajasthan consent/ Load to be managed by Rajasthan
1148	RQ205735	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-KUSHKHERA(RS) (RS) CKT-1		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays and distance relay testing	25/Feb/2025	08:00	25/Feb/2025	18:00		PLANNED	Approved	25-Feb-25	08:00	25-Feb-25	18:00	
1149	RQ205823	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KOTPUTLI(PG)-BANSUR(RS) (RS) CKT-2		D	Relay testing work	24/Feb/2025	09:00	24/Feb/2025	20:00	Relay Testing Work	PLANNED	Approved	24-Feb-25	09:00	24-Feb-25	20:00	
1150	RQ206519	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-UDHAMPUR(PDD) (PG) CKT-2		D	For AMP of Line Equipments	24/Feb/2025	09:00	24/Feb/2025	11:00	Kindly approve.	PLANNED	Approved	24-Feb-25	09:00	24-Feb-25	11:00	May be allowed subject to real time grid condition & JK consent /Load to be managed by JK
1151	RQ205748	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1		D	As LA IR measurement at Debari end as it is under critical condition	24/Feb/2025	09:00	24/Feb/2025	17:00	LA IR measurement	PLANNED	Approved	24-Feb-25	09:00	24-Feb-25	17:00	
1152	RQ205715	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1		D	For attending S/D nature defects & AMP of Line bay Equipments	24/Feb/2025	08:00	24/Feb/2025	18:00	Non Auto of 220 KV Anta-Bhilwara CK2	PLANNED	Approved	24-Feb-25	08:00	24-Feb-25	18:00	May be allowed subject to NTPC & Rajasthan consent/ Load to be managed by Rajasthan
1153	RQ205734	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-MAU(HV) (HVPNL) CKT-1		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays and distance relay testing	24/Feb/2025	08:00	24/Feb/2025	18:00		PLANNED	Approved	24-Feb-25	08:00	24-Feb-25	18:00	
1154	RQ205822	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KOTPUTLI(PG)-BANSUR(RS) (RS) CKT-1		D	Relay testing work	22/Feb/2025	09:00	22/Feb/2025	20:00	Relay Testing Work	PLANNED	Approved	22-Feb-25	09:00	22-Feb-25	20:00	
1155	RQ206557	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-PAMPPORE(PDD) (PG) CKT-2		C	FOR CT REPLACEMENT UNDER ADD-CAP	22/Feb/2025	09:00	23/Feb/2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	22-Feb-25	09:00	23-Feb-25	18:00	May be allowed subject to real time grid condition & JK consent /Load to be managed by JK

1156	RQ205733	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-HSIIDC BAWAL(HV) (HVPNL) CKT-1		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays and distance relay testing	22/Feb/2025	08:00	22/Feb/2025	18:00		PLANNED	Approved	22-Feb-25	08:00	22-Feb-25	18:00	
1157	RQ205827	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-1		D	Stringing of 400 kv M/C Maharaniabagh-Narela TL	22/Feb/2025	08:00	26/Feb/2025	20:00	Stringing of 400 kv M/C Maharaniabagh-Narela TL	PLANNED	Approved	22-Feb-25	08:00	26-Feb-25	20:00	May be allowed subject to Delhi consent/ Load to be managed by Delhi at Narela
1158	RQ205828	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-2		D	Stringing of 400 kv M/C Maharaniabagh-Narela TL	22/Feb/2025	08:00	26/Feb/2025	20:00	Stringing of 400 kv M/C Maharaniabagh-Narela TL	PLANNED	Approved	22-Feb-25	08:00	26-Feb-25	20:00	May be allowed subject to Delhi consent/ Load to be managed by Delhi at Narela
1159	RQ205686	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SOLARURJA SL_FGARH_PG (RSUPL)-FATEHGARH_II(PG) (RENEW SOLAR URJA (RSUPL)) CKT-1		D	For erection work of bay extension of 400kv/220KV ICT 11 Dia at Fatehgarh 2 RS INFRA	21/Feb/2025	17:00	24/Feb/2025	23:00		PLANNED	Approved	21-Feb-25	19:00	24-Feb-25	23:00	May be given from 1900 Hrs
1160	RQ206518	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-UDHAMPUR(PDD) (PG) CKT-1		D	For AMP of Line Equipments	21/Feb/2025	09:00	21/Feb/2025	11:00	Kindly approve.	PLANNED	Approved	21-Feb-25	09:00	21-Feb-25	11:00	May be allowed subject to real time grid condition & JK consent /Load to be managed by JK
1161	RQ206701	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-HAMIRPUR(HP) (PG) CKT-2		D	Shut down is required for AMP works	21/Feb/2025	09:00	21/Feb/2025	18:00	Kindly approve.	PLANNED	Approved	21-Feb-25	09:00	21-Feb-25	18:00	
1162	RQ206702	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-HAMIRPUR(HP) (PG) CKT-1		D	AR Non auto mode required.	21/Feb/2025	09:00	21/Feb/2025	18:00	Kindly approve.	PLANNED	Approved	21-Feb-25	09:00	21-Feb-25	18:00	
1163	RQ205698	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1		D	for shut down related work in line	21/Feb/2025	08:00	21/Feb/2025	18:00	NA	PLANNED	Approved	21-Feb-25	08:00	21-Feb-25	18:00	
1164	RQ205732	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-REWARI(HV) (HVPNL) CKT-2		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays and distance relay testing	21/Feb/2025	08:00	21/Feb/2025	18:00		PLANNED	Approved	21-Feb-25	08:00	21-Feb-25	18:00	
1165	RQ206715	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DASUYA(PG)-JALANDHAR(PG) (PG) CKT-1		D	AR in Non auto mode required.	20/Feb/2025	09:00	20/Feb/2025	14:00	Kindly approve.	PLANNED	Approved	20-Feb-25	09:00	20-Feb-25	14:00	
1166	RQ206714	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DASUYA(PG)-JALANDHAR(PG) (PG) CKT-2		D	Line equipment AMP work.	20/Feb/2025	09:00	20/Feb/2025	14:00	Kindly approve.	PLANNED	Approved	20-Feb-25	09:00	20-Feb-25	14:00	
1167	RQ205731	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-REWARI(HV) (HVPNL) CKT-1		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays and distance relay testing	20/Feb/2025	08:00	20/Feb/2025	18:00		PLANNED	Approved	20-Feb-25	08:00	20-Feb-25	18:00	

1168	RQ205858	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GRIANPSS_BIK2_(AMPLUS)-BIKANER_2 (PBTSL) (GRIAN ENERGY PRIVATE LIMITED) CKT-1		D	For Bay Extension works/ construction activities	19/Feb/2025	17:00	25/Feb/2025	23:30		PLANNED	Approved	19-Feb-25	19:00	25-Feb-25	23:30	May be given from 1900 Hrs
1169	RQ206517	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-4		D	For AMP of Line Equipments	19/Feb/2025	09:00	19/Feb/2025	11:00	Kindly approve.	PLANNED	Approved	19-Feb-25	09:00	19-Feb-25	11:00	May be allowed subject to real time grid condition & NHPC consent
1170	RQ206699	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-HAMIRPUR(HP) (PG) CKT-1		D	Shut down is required for AMP works	19/Feb/2025	09:00	19/Feb/2025	18:00	Kindly approve.	PLANNED	Approved	19-Feb-25	09:00	19-Feb-25	18:00	
1171	RQ206700	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-HAMIRPUR(HP) (PG) CKT-2		D	AR Non auto mode required.	19/Feb/2025	09:00	19/Feb/2025	18:00	Kindly approve.	PLANNED	Approved	19-Feb-25	09:00	19-Feb-25	18:00	
1172	RQ205730	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-2		D	Shutdown required for retrofitting and testing of electromechanical/ static LBB relays with numerical LBB relays and distance relay testing	19/Feb/2025	08:00	19/Feb/2025	18:00		PLANNED	Approved	19-Feb-25	08:00	19-Feb-25	18:00	
1173	RQ205764	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GURGAON(PG)-GURGAONSEC72(HV) (HVPNL) CKT-4		D	AMP YEARLY/2Y/5YEARLY WORK	18/Feb/2025	10:00	18/Feb/2025	17:00	AMP YEARLY/2Y/5Y EARLY WORK line Equipments	PLANNED	Approved	18-Feb-25	10:00	18-Feb-25	17:00	
1174	RQ205729	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-1		D	Shutdown required for retrofitting and testing of electromechanical/ static LBB relays with numerical LBB relays and distance relay testing	18/Feb/2025	08:00	18/Feb/2025	18:00		PLANNED	Approved	18-Feb-25	08:00	18-Feb-25	18:00	
1175	RQ205685	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-EDEN SL_FGRAH_PG (ERCPL) (EDEN (ERCPL)) CKT-1		D	For erection work of bay extension of 400kV/220kV ICT 11 Dia at Fatehgarh 2 RS INFRA	17/Feb/2025	17:00	20/Feb/2025	23:00		PLANNED	Approved	17-Feb-25	19:00	20-Feb-25	23:00	May be given from 1900 Hrs
1176	RQ205860	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BIKANER_2 (PBTSL)-JGCPL_SL_BIK2_PG (JUNIPER_NEPL) CKT-1		D	For Bay Extension works/ construction activities	17/Feb/2025	17:00	24/Feb/2025	23:30		PLANNED	Approved	17-Feb-25	19:00	24-Feb-25	23:30	May be given from 1900 Hrs
1177	RQ205763	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GURGAON(PG)-GURGAONSEC72(HV) (HVPNL) CKT-3		D	AMP YEARLY/2Y/5YEARLY WORK	17/Feb/2025	10:00	17/Feb/2025	17:00	AMP YEARLY/2Y/5Y EARLY WORK line Equipments	PLANNED	Approved	17-Feb-25	10:00	17-Feb-25	17:00	
1178	RQ206516	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-3		D	For AMP of Line Equipments	17/Feb/2025	09:00	17/Feb/2025	11:00	Kindly approve.	PLANNED	Approved	17-Feb-25	09:00	17-Feb-25	11:00	May be allowed subject to real time grid condition & NHPC consent

1179	RQ205765	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEOBAND(UP)-SAHARANPUR(PG) (UP) CKT-1		D	AMP YEARLY/2Y/5YEARLY WORK	17/Feb/2025	09:00	17/Feb/2025	18:00	AMP YEARLY/2Y/5Y EARLY WORK line Equipments	PLANNED	Approved	17-Feb-25	09:00	17-Feb-25	18:00		
1180	RQ206556	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-PAMPPORE(PDD) (PG) CKT-1		C	FOR CT REPLACEMENT UNDER ADD-CAP	17/Feb/2025	09:00	18/Feb/2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	17-Feb-25	09:00	18-Feb-25	18:00	May be allowed subject to real time grid condition & JK consent /Load to be managed by JK	
1181	RQ205796	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PALLA(HV)-FARIDABAD SEC-78 (HV) (HVPNL) CKT-1		D	For attending SD nature defects	17/Feb/2025	08:00	17/Feb/2025	18:00	non-auto mode of A/R of other parallel ckt. 220 kV FGPP(NTPC) - Palla (HVPNL) ckt-1	PLANNED	Approved	17-Feb-25	08:00	17-Feb-25	18:00		
1182	RQ205805	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-2		D	Defects' rectification observed during cross patrolling by Kota & Chittorgarh	17/Feb/2025	08:00	19/Feb/2025	18:00	Non auto for 220 kV RAPPB-Chittorgarh Ckt-1	PLANNED	Approved	17-Feb-25	08:00	19-Feb-25	18:00		
1183	RQ206586	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HV)-NALLAGARH(PG) (ADHPL) CKT-1		D	S/D required for reinstallation of aviation globules after OPGW works	16/Feb/2025	07:00	28/Feb/2025	18:00	Under construction head. Kindly approve.	PLANNED	Rejected						May be Duplicate entry
1184	RQ206585	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1		D	S/D required for reinstallation of aviation globules after OPGW works	16/Feb/2025	07:00	28/Feb/2025	18:00	Under construction head. Kindly approve.	PLANNED	Rejected						May be Duplicate entry
1185	RQ205533	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANCHKULA(PG)-PINJORE (HV) (HVPNL) CKT-2		D	For AMP of Line Equipments	15/Feb/2025	09:30	15/Feb/2025	17:30	Kindly approve.	PLANNED	Approved	15-Feb-25	09:30	15-Feb-25	17:30		
1186	RQ205856	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(PG)-FATEHABAD(HV) (HVPNL) CKT-2		D	For 220 KV Busbar retro fitment work	14/Feb/2025	09:00	14/Feb/2025	20:00		PLANNED	Approved	14-Feb-25	09:00	14-Feb-25	20:00		
1187	RQ206555	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-ZIANKOTE(JK) (PDD JK) CKT-2		C	FOR CT REPLACEMENT UNDER ADD-CAP	14/Feb/2025	09:00	15/Feb/2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	14-Feb-25	09:00	15-Feb-25	18:00	May be allowed subject to real time grid condition & JK consent /Load to be managed by JK	
1188	RQ206697	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-NEHRIAN(HP) (PG) CKT-2		D	Shut down is required for AMP works	14/Feb/2025	09:00	14/Feb/2025	18:00	Kindly approve.	PLANNED	Approved	14-Feb-25	09:00	14-Feb-25	18:00		
1189	RQ206698	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-NEHRIAN(HP) (PG) CKT-1		D	AR Non auto mode required.	14/Feb/2025	09:00	14/Feb/2025	18:00	Kindly approve.	PLANNED	Approved	14-Feb-25	09:00	14-Feb-25	18:00		
1190	RQ205738	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANKROLI(PG)-KANKROLI(RS) (RS) CKT-2		D	AMP of Line bay Equipments	13/Feb/2025	08:00	13/Feb/2025	18:00		PLANNED	Approved	13-Feb-25	08:00	13-Feb-25	18:00		
1191	RQ205762	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GURGAON(PG)-GURGAONSEC72(HV) (HVPNL) CKT-2		D	AMP YEARLY/2Y/5YEARLY WORK	12/Feb/2025	10:00	12/Feb/2025	17:00	AMP YEARLY/2Y/5Y EARLY WORK line Equipments	PLANNED	Approved	12-Feb-25	10:00	12-Feb-25	17:00		
1192	RQ205855	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(PG)-FATEHABAD(HV) (HVPNL) CKT-1		D	For 220 KV Busbar retro fitment work	12/Feb/2025	09:00	12/Feb/2025	20:00		PLANNED	Approved	12-Feb-25	09:00	12-Feb-25	20:00		

1193	RQ206554	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-ZIANKOTE(UK) (PDD JK) CKT-1		C	FOR CT REPLACEMENT UNDER ADD-CAP	12/Feb/2025	09:00	13/Feb/2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	12-Feb-25	09:00	13-Feb-25	18:00	May be allowed subject to real time grid condition & JK consent /Load to be managed by JK
1194	RQ206695	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-NEHRIAN(HP) (PG) CKT-1		D	Shut down is required for AMP works	12/Feb/2025	09:00	12/Feb/2025	18:00	Kindly approve.	PLANNED	Approved	12-Feb-25	09:00	12-Feb-25	18:00	
1195	RQ206696	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-NEHRIAN(HP) (PG) CKT-2		D	AR Non auto mode required.	12/Feb/2025	09:00	12/Feb/2025	18:00	Kindly approve.	PLANNED	Approved	12-Feb-25	09:00	12-Feb-25	18:00	
1196	RQ205737	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANKROLI(PG)-KANKROLI(RS) (RS) CKT-1		D	AMP of Line bay Equipments	12/Feb/2025	08:00	12/Feb/2025	18:00		PLANNED	Approved	12-Feb-25	08:00	12-Feb-25	18:00	
1197	RQ205758	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DUNI(RS)-JAIPUR SOUTH(PG) (RS) CKT-1		D	TBC Bay Cheking & Isolator Alingmnet work	12/Feb/2025	08:00	13/Feb/2025	19:00	TBC Bay Cheking & Isolator Alingmnet work	PLANNED	Approved	12-Feb-25	08:00	13-Feb-25	19:00	
1198	RQ205866	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PIRANKALIYAR(UK)-ROORKEE(PG) (PTCUL) CKT-3		D	Relay Retrofit work	12/Feb/2025	08:00	12/Feb/2025	18:00	Relay Retrofit work	PLANNED	Approved	12-Feb-25	08:00	12-Feb-25	18:00	
1199	RQ205861	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BTPSL_SL_BIK2_PG-BIKANER_2 (PBTS) (BANDERWALA_TPSL) CKT-1		D	For Bay Extension works/ construction activities	11/Feb/2025	17:00	18/Feb/2025	23:30		PLANNED	Approved	11-Feb-25	19:00	18-Feb-25	23:30	May be given from 1900 Hrs
1200	RQ205761	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GURGAON(PG)-GURGAONSEC72(HV) (HVPNL) CKT-1		D	AMP YEARLY/2Y/5YEARLY WORK	11/Feb/2025	10:00	11/Feb/2025	17:00	AMP YEARLY/2Y/5Y EARLY WORK line Equipments	PLANNED	Approved	11-Feb-25	10:00	11-Feb-25	17:00	
1201	RQ205530	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHABAD(PG)-FATEHABAD(HV) (HVPNL) CKT-1		D	For AMP work.	11/Feb/2025	09:00	11/Feb/2025	18:00	Kindly approve.	PLANNED	Approved	11-Feb-25	09:00	11-Feb-25	18:00	
1202	RQ205804	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1		D	Defects' rectification observed during cross patrolling by Kota & Chittorgarh	11/Feb/2025	08:00	13/Feb/2025	18:00	Non auto for 220 kV RAPPB-Chittorgarh Ckt-2	PLANNED	Approved	11-Feb-25	08:00	13-Feb-25	18:00	
1203	RQ205684	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-2		D	For erection work of bay extension of 400kV/220kV ICT 11 Dia at Fatehgarh 2 RS INFRA	10/Feb/2025	17:00	12/Feb/2025	23:00		PLANNED	Approved	10-Feb-25	19:00	12-Feb-25	23:00	May be given from 1900 Hrs
1204	RQ205743	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-MODIPURAM_2 (UP) (UP) CKT-1		C	Rectification of P.D defect in 220kV Main Bus-1	10/Feb/2025	09:00	13/Feb/2025	20:00	Along with 220kV Main Bus-1	PLANNED	Approved	10-Feb-25	09:00	13-Feb-25	20:00	May be allowed subject to UP consent in real time
1205	RQ205744	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-BAGHPAT(UP) (UP) CKT-2		C	Rectification of P.D defect in 220kV Main Bus-1	10/Feb/2025	09:00	13/Feb/2025	20:00	Along with 220kV Main Bus-1	PLANNED	Approved	10-Feb-25	09:00	13-Feb-25	20:00	May be allowed subject to UP consent in real time
1206	RQ205745	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-BAGHPAT(UP) (UP) CKT-1		C	Rectification of P.D defect in 220kV Main Bus-1	10/Feb/2025	09:00	13/Feb/2025	20:00	Along with 220kV Main Bus-1	PLANNED	Approved	10-Feb-25	09:00	13-Feb-25	20:00	May be allowed subject to UP consent in real time

1207	RQ205854	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(PG)-HISSAR IA(HV) (PG) CKT-2		D	For 220 KV Busbar retro fitment work	10/Feb/2025	09:00	10/Feb/2025	20:00		PLANNED	Approved	10-Feb-25	09:00	10-Feb-25	20:00	
1208	RQ205757	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-SEZJAIPUR(RS) (RS) CKT-1		D	TBC Bay Cheking & Isolator Alingmnet work	10/Feb/2025	08:00	11/Feb/2025	19:00	TBC Bay Cheking & Isolator Alingmnet work	PLANNED	Approved	10-Feb-25	08:00	11-Feb-25	19:00	
1209	RQ205865	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PIRANKALIYAR(UK)-ROORKEE(PG) (PTCUL) CKT-2		D	Relay Retrofit work	10/Feb/2025	08:00	10/Feb/2025	18:00	Relay Retrofit work	PLANNED	Approved	10-Feb-25	08:00	10-Feb-25	18:00	
1210	RQ206543	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HIRANAGAR(PDD)-SARNA(PS) (PG) CKT-1		D	FOR AMP WORKS OF LINE & BAY EQUIPMENTS	09/Feb/2025	09:00	09/Feb/2025	11:00	Kindly approve.	PLANNED	Approved	09-Feb-25	09:00	09-Feb-25	11:00	
1211	RQ206564	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(PS) (PSTCL) CKT-3		D	For Bus Bar Relay testing of 220 kv bus-2 after modification on 08.02.2025	09/Feb/2025	08:00	09/Feb/2025	18:00	Kindly approve.	PLANNED	Approved	09-Feb-25	08:00	09-Feb-25	18:00	
1212	RQ205532	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAWLI(HV)-PANCHKULA(PG) (HVPNL) CKT-2		D	For AMP of Line Equipments	08/Feb/2025	09:30	08/Feb/2025	17:30	Kindly approve.	PLANNED	Approved	08-Feb-25	09:30	08-Feb-25	17:30	
1213	RQ205756	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-VATIKA(RS) (RS) CKT-2		D	TBC Bay Cheking & Isolator Alingmnet work	08/Feb/2025	08:00	09/Feb/2025	19:00	TBC Bay Cheking & Isolator Alingmnet work	PLANNED	Approved	08-Feb-25	08:00	09-Feb-25	19:00	
1214	RQ205864	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PIRANKALIYAR(UK)-ROORKEE(PG) (PTCUL) CKT-1		D	Relay Retrofit work	08/Feb/2025	08:00	08/Feb/2025	18:00	Relay Retrofit work	PLANNED	Approved	08-Feb-25	08:00	08-Feb-25	18:00	
1215	RQ205683	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-1		D	For erection work of bay extension of 400kv/220kv ICT 11 Dia at Fatehgarh 2 RS INFRA	07/Feb/2025	17:00	09/Feb/2025	23:00		PLANNED	Approved	07-Feb-25	19:00	09-Feb-25	23:00	May be given from 1900 Hrs
1216	RQ206542	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PS) (PG) CKT-2		D	FOR AMP WORKS OF LINE & BAY EQUIPMENTS	07/Feb/2025	09:00	07/Feb/2025	11:00	Kindly approve.	PLANNED	Approved	07-Feb-25	09:00	07-Feb-25	11:00	May be allowed subject to real time grid condition & Punjab consent /Load to be managed by Punjab
1217	RQ205853	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(PG)-HISSAR IA(HV) (PG) CKT-1		D	For 220 KV Busbar retro fitment work	07/Feb/2025	09:00	07/Feb/2025	20:00		PLANNED	Approved	07-Feb-25	09:00	07-Feb-25	20:00	
1218	RQ206563	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(PS) (PSTCL) CKT-1		D	For Bus Bar Relay testing of 220 kv Bus-1 after modification on 06.02.2025	07/Feb/2025	08:00	07/Feb/2025	18:00	Kindly approve.	PLANNED	Approved	07-Feb-25	08:00	07-Feb-25	18:00	
1219	RQ205755	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-VATIKA(RS) (RS) CKT-1		D	TBC Bay Cheking & Isolator Alingmnet work	06/Feb/2025	08:00	07/Feb/2025	19:00	TBC Bay Cheking & Isolator Alingmnet work	PLANNED	Approved	06-Feb-25	08:00	07-Feb-25	19:00	
1220	RQ205784	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ROORKEE(PG)-RAMNAGAR(UK) (PTCUL) CKT-1		D	Relay Retrofit	06/Feb/2025	08:00	06/Feb/2025	18:00	Relay Retrofit	PLANNED	Approved	06-Feb-25	08:00	06-Feb-25	18:00	

1221	RQ205859	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SRIPL_SL_BIK2_P G-BIKANER_2 (PBTSL) (SERENTICA_RI4P L_BIK2) CKT-1		D	For Bay Extension works/ construction activities	05/Feb/2025	17:00	12/Feb/2025	23:30		PLANNED	Approved	05-Feb-25	19:00	12-Feb-25	23:30	May be given from 1900 Hrs
1222	RQ206581	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JESSORE(HP)-PONG(BB) (PG) CKT-1		D	Replacment of Control & Relay Panel under Add Cap_Petition No. 712/TT/2020 at Pong end.	05/Feb/2025	10:00	06/Feb/2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	05-Feb-25	10:00	06-Feb-25	18:00	
1223	RQ205760	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GURGAON(PG)-GURGAONSEC33(HV) (HVPNL) CKT-2		D	AMP YEARLY/2Y/5YEARLY WORK	05/Feb/2025	10:00	05/Feb/2025	17:00	AMP YEARLY/2Y/5Y EARLY WORK line Equipments	PLANNED	Approved	05-Feb-25	10:00	05-Feb-25	17:00	
1224	RQ205798	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SONIPAT(PG)-RAI (SONIPAT)_GIS(HV) (HVPNL) CKT-2		D	FOR AMP OF LINE EQUIPMENTS AT SONIPAT SS	05/Feb/2025	10:00	05/Feb/2025	14:00		PLANNED	Approved	05-Feb-25	10:00	05-Feb-25	14:00	
1225	RQ206582	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAMBA(PG)-KARIAN(HP) (HPSEB) CKT-1		D	AMP and Relay Testing	05/Feb/2025	09:00	05/Feb/2025	18:00	Kindly approve.	PLANNED	Approved	05-Feb-25	09:00	05-Feb-25	18:00	
1226	RQ205852	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(PG)-SAGWAN(HV) (HVPNL) CKT-2		D	For 220 KV Busbar retro fitment work	05/Feb/2025	09:00	05/Feb/2025	20:00		PLANNED	Approved	05-Feb-25	09:00	05-Feb-25	20:00	
1227	RQ205682	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJ3L PSS HB_FGRAH_PG (AHEJ3L) (AHEJ3L) CKT-1		D	For erection work of bay extension of 400kv/220kV ICT 11 Dia at Fatehgarh 2 RS INFRA	04/Feb/2025	17:00	06/Feb/2025	23:00		PLANNED	Approved	04-Feb-25	19:00	06-Feb-25	23:00	May be given from 1900 Hrs
1228	RQ205857	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PGPL_SL_BIK2_P G-BIKANER_2 (PBTSL) (PRERAK GREENTECH PVT LTD) CKT-1		D	For Bay Extension works/ construction activities	04/Feb/2025	17:00	11/Feb/2025	23:30		PLANNED	Approved	04-Feb-25	19:00	11-Feb-25	23:30	May be given from 1900 Hrs
1229	RQ205759	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GURGAON(PG)-GURGAONSEC33(HV) (HVPNL) CKT-1		D	AMP YEARLY/2Y/5YEARLY WORK	04/Feb/2025	10:00	04/Feb/2025	17:00	AMP YEARLY/2Y/5Y EARLY WORK line Equipments	PLANNED	Approved	04-Feb-25	10:00	04-Feb-25	17:00	
1230	RQ205797	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SONIPAT(PG)-RAI (SONIPAT)_GIS(HV) (HVPNL) CKT-1		D	FOR AMP OF LINE EQUIPMENTS AT SONIPAT SS	04/Feb/2025	10:00	04/Feb/2025	14:00		PLANNED	Approved	04-Feb-25	10:00	04-Feb-25	14:00	
1231	RQ206541	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PS) (PG) CKT-1		D	FOR AMP WORKS OF LINE & BAY EQUIPMENTS	04/Feb/2025	09:00	04/Feb/2025	11:00	Kindly approve.	PLANNED	Approved	04-Feb-25	09:00	04-Feb-25	11:00	May be allowed subject to real time grid condition & Punjab consent /Load to be managed by Punjab
1232	RQ205754	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-CHAKSU(RS) (RS) CKT-1		D	TBC Bay Cheking & Isolator Alingmnet work	04/Feb/2025	08:00	05/Feb/2025	19:00	TBC Bay Cheking & Isolator Alingmnet work	PLANNED	Approved	04-Feb-25	08:00	05-Feb-25	19:00	

1233	RQ206580	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAIRASIUL(NH)-PONG(BB) (PG) CKT-1		D	Repalcement of Control & Relay Panel under Add Cap_Petition No. 712/TT/2020 at Pong end.	03/Feb/2025	10:00	04/Feb/2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	03-Feb-25	10:00	04-Feb-25	18:00	
1234	RQ205851	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(PG)-SAGWAN(HV) (HVPNL) CKT-1		D	For 220 KV Busbar retro fitment work & AMP YEARLY/2Y/5YEARLY WORK	03/Feb/2025	09:00	03/Feb/2025	20:00	For 220 KV Busbar retro fitment work & AMP YEARLY/2Y/5Y EARLY WORK	PLANNED	Approved	03-Feb-25	09:00	03-Feb-25	20:00	
1235	RQ206540	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PS)-DASUYA(PS) (PG) CKT-1		D	FOR AMP WORKS OF LINE & BAY EQUIPMENTS	02/Feb/2025	09:00	02/Feb/2025	11:00	Kindly approve.	PLANNED	Approved	02-Feb-25	09:00	02-Feb-25	11:00	
1236	RQ205681	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(P G)-AHEJ2L P55 HB_FGRAH_PG (AHEJ2L) (AHEJ2L) CKT-1		D	For erection work of bay extension of 400KV/220KV ICT 11 Dia at Fatehgarh 2 RS INFRA	01/Feb/2025	17:00	03/Feb/2025	23:00		PLANNED	Approved	01-Feb-25	19:00	03-Feb-25	23:00	May be given from 1900 Hrs
1237	RQ205531	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAWLI(HV)-PANCHKULA(PG) (HVPNL) CKT-1		D	For AMP of Line Equipments	01/Feb/2025	09:30	01/Feb/2025	17:30	Kindly approve.	PLANNED	Approved	01-Feb-25	09:30	01-Feb-25	17:30	
1238	RQ206539	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PS)-DASUYA(PS) (PG) CKT-2		D	FOR AMP WORKS OF LINE & BAY EQUIPMENTS	01/Feb/2025	09:00	01/Feb/2025	11:00	Kindly approve.	PLANNED	Approved	01-Feb-25	09:00	01-Feb-25	11:00	
1239	RQ206530	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-BARN(JK) (PDD JK) CKT-1		C	For stringing of 400KV Kishtwar Kishenpur line at Kishenpur S/S end, power line crossings of existing lines are being encountered in different spans. Shutdown is required to carryout stringing of under construction Kishtwar-Kishenpur line in the span of 5/0 to 6/0.	01/Feb/2025	08:00	15/Feb/2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	01-Feb-25	08:00	15-Feb-25	18:00	May be allowed subject to real time grid condition & JK consent /Load to be managed by JK
1240	RQ206531	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-BARN(JK) (PDD JK) CKT-2		C	For stringing of 400KV Kishtwar Kishenpur line at Kishenpur S/S end, power line crossings of existing lines are being encountered in different spans. Shutdown is required to carryout stringing of under construction Kishtwar-Kishenpur line in the span of 5/0 to 6/0.	01/Feb/2025	08:00	15/Feb/2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	01-Feb-25	08:00	15-Feb-25	18:00	May be allowed subject to real time grid condition & JK consent /Load to be managed by JK

1241	RQ206532	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-1		C	For stringing of 400KV Kishtwar Kishenpur line at Kishenpur S/S end, power line crossings of existing lines are being encountered in different spans. Shutdown is required to carryout stringing of under construction Kishtwar-Kishenpur line in the span of 5/0 to 6/0.	01/Feb/2025	08:00	15/Feb/2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	01-Feb-25	08:00	15-Feb-25	18:00	May be allowed subject to NHPC consent /No generation evacuation constraint
1242	RQ206533	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-2		C	For stringing of 400KV Kishtwar Kishenpur line at Kishenpur S/S end, power line crossings of existing lines are being encountered in different spans. Shutdown is required to carryout stringing of under construction Kishtwar-Kishenpur line in the span of 5/0 to 6/0.	01/Feb/2025	08:00	15/Feb/2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	01-Feb-25	08:00	15-Feb-25	18:00	May be allowed subject to NHPC consent /No generation evacuation constraint
1243	RQ205753	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-GONER(RS) (RS) CKT-1		D	TBC Bay Cheking & Isolator Alingmnet work	01/Feb/2025	08:00	02/Feb/2025	19:00	TBC Bay Cheking & Isolator Alingmnet work	PLANNED	Approved	01-Feb-25	08:00	02-Feb-25	19:00	
1244	RQ206584	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1		D	S/D required for reinstallation of aviation globules after OPGW works	01/Feb/2025	07:00	15/Feb/2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	15-Feb-25	07:00	04-Mar-25	18:00	
1245	RQ206583	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1		D	S/D required for reinstallation of aviation globules after OPGW works	01/Feb/2025	07:00	15/Feb/2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	15-Feb-25	07:00	04-Mar-25	18:00	
1246	RQ206466	OCC_227	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-SAKATPURA(RS) (RS) CKT-1	RRVPNL	C	For Half yearly maintenance & testing work	27/Feb/2025	08:00	28/Feb/2025	18:00		PLANNED	Approved	27-Feb-25	08:00	28-Feb-25	18:00	May be allowed subject to NTPC consent/ Load to be managed by Rajasthan
1247	RQ206382	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KOTA(PG)-KTPS(RVUN) (RS) CKT-1	RRVPNL	D	AMP works of Line Bay equipments	26/Feb/2025	08:00	26/Feb/2025	18:00		PLANNED	Approved	26-Feb-25	08:00	26-Feb-25	18:00	
1248	RQ206385	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DUNI(RS)-KOTA(PG) (RS) CKT-1	RRVPNL	D	AMP works of Line Bay equipments	25/Feb/2025	08:00	25/Feb/2025	18:00		PLANNED	Approved	25-Feb-25	08:00	25-Feb-25	18:00	
1249	RQ206384	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHILWARA(RS)-KOTA(PG) (RS) CKT-1	RRVPNL	D	Relay testing & AMP works of Line Bay equipments	21/Feb/2025	08:00	21/Feb/2025	18:00		PLANNED	Approved	21-Feb-25	08:00	21-Feb-25	18:00	
1250	RQ206383	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KOTA(PG)-KTPS(RVUN) (RS) CKT-2	RRVPNL	D	AMP works of Line Bay equipments	20/Feb/2025	08:00	20/Feb/2025	18:00		PLANNED	Approved	20-Feb-25	08:00	20-Feb-25	18:00	
1251	RQ206465	OCC_227	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-SAKATPURA(RS) (RS) CKT-1	RRVPNL	D	For Half yearly maintenance & testing work	20/Feb/2025	08:00	21/Feb/2025	18:00		PLANNED	Approved	20-Feb-25	08:00	21-Feb-25	18:00	May be allowed on daily basis subject to Raps consent

1252	RQ206469	OCC_227	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_A(NP)-SAKATPURA(RS) (RS) CKT-1	RRVPNL	D	For Half yearly maintenance & testing work	13/Feb/2025	08:00	14/Feb/2025	18:00		PLANNED	Approved	13-Feb-25	08:00	14-Feb-25	18:00	May be allowed on daily basis subject to Raps consent
1253	RQ206470	OCC_227	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_A(NP)-SAKATPURA(RS) (RS) CKT-2	RRVPNL	D	For Half yearly maintenance & testing work	06/Feb/2025	08:00	07/Feb/2025	18:00		PLANNED	Approved	06-Feb-25	08:00	07-Feb-25	18:00	May be allowed on daily basis subject to Raps consent
1254	RQ206611	OCC_227	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-2	BBMB	D	Schedule Mtc.	26/Feb/2025	08:00	26/Feb/2025	18:00		PLANNED	Approved	26-Feb-25	08:00	26-Feb-25	18:00	
1255	RQ206612	OCC_227	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAGADHARI-KURUKSHETRA (BB) CKT-1	BBMB	D	Annual mtc. of sub-station & line	25/Feb/2025	08:00	25/Feb/2025	18:00		PLANNED	Approved	25-Feb-25	08:00	25-Feb-25	18:00	
1256	RQ206077	OCC_227	slcdcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-1	BBMB	D	Patrolling of line alongwith Tree trimming and Jumper tightening	24/Feb/2025	08:00	24/Feb/2025	18:00		PLANNED	Approved	24-Feb-25	08:00	24-Feb-25	18:00	
1257	RQ206594	OCC_227	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHAR-GANGUWAL (BB) CKT-2	BBMB	D	Quarterly Mtc.	21/Feb/2025	08:00	21/Feb/2025	18:00		PLANNED	Approved	21-Feb-25	08:00	21-Feb-25	18:00	
1258	RQ206593	OCC_227	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHAR-GANGUWAL (BB) CKT-1	BBMB	D	Quarterly Mtc.	20/Feb/2025	08:00	20/Feb/2025	18:00		PLANNED	Approved	20-Feb-25	08:00	20-Feb-25	18:00	
1259	RQ206610	OCC_227	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-1	BBMB	D	Schedule Mtc.	20/Feb/2025	08:00	20/Feb/2025	18:00		PLANNED	Approved	20-Feb-25	08:00	20-Feb-25	18:00	
1260	RQ206423	OCC_227	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2	BBMB	D	ForBay Maintenance & Tree trimming work under the line	20/Feb/2025	08:00	20/Feb/2025	18:00		PLANNED	Approved	19-Feb-25	08:00	19-Feb-25	18:00	Date may be revised to 19.02.2025 as per BBMB request
1261	RQ206609	OCC_227	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-CHARKHI DADRI (BB) CKT-1	BBMB	D	Yearly Mtc.	19/Feb/2025	08:00	19/Feb/2025	18:00		PLANNED	Approved	19-Feb-25	08:00	19-Feb-25	18:00	
1262	RQ206605	OCC_227	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BARNALA(PS)-SANGRUR(BB) (BBMB) CKT-1	BBMB	D	Mtc. of Transmission Line	18/Feb/2025	08:00	18/Feb/2025	18:00		PLANNED	Approved	18-Feb-25	08:00	18-Feb-25	18:00	
1263	RQ206613	OCC_227	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DELHI RR(BB)-NARELA(DV) (BBMB) CKT-2	BBMB	D	Replacement of polymer disc insulator	18/Feb/2025	08:00	21/Feb/2025	18:00		PLANNED	Approved	18-Feb-25	08:00	21-Feb-25	18:00	
1264	RQ206595	OCC_227	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAGADHARI (BB) CKT-1	BBMB	D	Annual mtc. of sub-station & line and yearly mtc. at Ganguwal end.	18/Feb/2025	08:00	19/Feb/2025	18:00		PLANNED	Approved	18-Feb-25	08:00	19-Feb-25	18:00	
1265	RQ206422	OCC_227	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1	BBMB	D	ForBay Maintenance & Tree trimming work under the line	18/Feb/2025	08:00	18/Feb/2025	18:00		PLANNED	Approved	17-Feb-25	08:00	17-Feb-25	18:00	Date may be revised to 17.02.2025 as per BBMB request
1266	RQ206598	OCC_227	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-2	BBMB	C	Replacement of 245 kV, SF-6, Circuit Breaker & PT.	13/Feb/2025	08:00	22/Feb/2025	18:00		PLANNED	Approved	13-Feb-25	08:00	22-Feb-25	18:00	
1267	RQ206597	OCC_227	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-1	BBMB	D	Half yearly mtc.	11/Feb/2025	08:00	12/Feb/2025	18:00		PLANNED	Approved	11-Feb-25	08:00	12-Feb-25	18:00	
1268	RQ206049	OCC_227	slcdcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-1	BBMB	D	Patrolling of line alongwith Tree trimming and Jumper tightening	11/Feb/2025	08:00	11/Feb/2025	18:00		PLANNED	Approved	11-Feb-25	08:00	11-Feb-25	18:00	

1269	RQ206414	OCC_227	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-CHIRAWA(RS) (BB) CKT-1	BBMB	D	For tree trimming under the line and yearly maintenance of associated equipments	11/Feb/2025	08:00	11/Feb/2025	18:00		PLANNED	Approved	11-Feb-25	08:00	11-Feb-25	18:00	
1270	RQ206596	OCC_227	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-1	BBMB	D	Quarterly Mtc.	06/Feb/2025	08:00	06/Feb/2025	18:00		PLANNED	Approved	06-Feb-25	08:00	06-Feb-25	18:00	
1271	RQ206883	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUCKNOW_1(PG)-BAKSHI KA TALAB(UP) (UP) CKT-1	UPPTCL	D	FOR LBB RELAY RETROFITMENT WORK	22/Feb/2025	10:00	22/Feb/2025	18:00		PLANNED	Approved	22-Feb-25	10:00	22-Feb-25	18:00	
1272	RQ206855	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SOHAWAL(PG)-BAHRAICH(UP) (UP) CKT-1	UPPTCL	D	For Relay Testing & scheme updation	21/Feb/2025	09:00	21/Feb/2025	18:00		PLANNED	Approved	21-Feb-25	09:00	21-Feb-25	18:00	
1273	RQ206854	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SOHAWAL(PG)-GONDA(UP) (UP) CKT-1	UPPTCL	D	For Relay Testing & scheme updation	20/Feb/2025	09:00	20/Feb/2025	18:00		PLANNED	Approved	20-Feb-25	09:00	20-Feb-25	18:00	
1274	RQ206882	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KURSI ROAD(UP)-LUCKNOW_1(PG) (UP) CKT-2	UPPTCL	D	FOR LBB RELAY RETROFITMENT WORK	19/Feb/2025	10:00	19/Feb/2025	18:00		PLANNED	Approved	19-Feb-25	10:00	19-Feb-25	18:00	
1275	RQ206881	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHINHAT(UP)-LUCKNOW_1(PG) (UP) CKT-1	UPPTCL	D	LBB retrofitment work	17/Feb/2025	10:00	17/Feb/2025	18:00		PLANNED	Approved	17-Feb-25	10:00	17-Feb-25	18:00	
1276	RQ206870	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GORAKHPUR(PG)-GOLA(UP) (UP) CKT-2	UPPTCL	D	AMP Work	17/Feb/2025	09:00	17/Feb/2025	18:00		PLANNED	Approved	17-Feb-25	09:00	17-Feb-25	18:00	
1277	RQ206879	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KURSI ROAD(UP)-LUCKNOW_1(PG) (UP) CKT-1	UPPTCL	D	FOR LBB RELAY RETROFITMENT WORK	15/Feb/2025	10:00	15/Feb/2025	18:00		PLANNED	Approved	15-Feb-25	10:00	15-Feb-25	18:00	
1278	RQ206917	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUCKNOW_1(PG)-KANDUNI (UP) CKT-2	UPPTCL	D	FOR LBB RELAY RETROFITMENT WORK	13/Feb/2025	10:00	13/Feb/2025	18:00		PLANNED	Approved	16-Feb-25	10:00	16-Feb-25	18:00	May be allowed on weekend /Subject to UP consent
1279	RQ206876	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUCKNOW_1(PG)-KANDUNI (UP) CKT-1	UPPTCL	D	FOR LBB RELAY RETROFITMENT WORK AT 400KV LUCKNOW	13/Feb/2025	10:00	13/Feb/2025	18:00		PLANNED	Approved	16-Feb-25	10:00	16-Feb-25	18:00	May be allowed on weekend /Subject to UP consent
1280	RQ206976	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAR(NT)-RAEBAREILLY(PG) (UP) CKT-2	UPPTCL	D	TAN DELTA OF CT, IR OF LA etc	11/Feb/2025	10:00	11/Feb/2025	18:00		PLANNED	Approved	11-Feb-25	10:00	11-Feb-25	18:00	
1281	RQ206853	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SOHAWAL(PG)-AYODHYA (UP) (UP) CKT-1	UPPTCL	D	For Relay Testing & scheme updation	05/Feb/2025	09:00	05/Feb/2025	17:00		PLANNED	Approved	05-Feb-25	09:00	05-Feb-25	17:00	
1282	RQ206678	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARSAWAN(UP)-KHODRI(UK) (UP) CKT-1	UPPTCL	C	Work of Height Raising of Tower of 220 kv S/C Khodri-Sarsawa Transmission line Crossing DFCCIL CORRIDOR Track	02/Feb/2025	08:00	11/Feb/2025	18:00		PLANNED	Approved	02-Feb-25	08:00	11-Feb-25	18:00	May be allowed subject to UK consent/ Load to be managed by UP & UK
1283	RQ206320	OCC_227	slcdcv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-1	DTL	D	For general maintenance work.	20/Feb/2025	10:00	20/Feb/2025	17:00		PLANNED	Approved	20-Feb-25	10:00	20-Feb-25	17:00	

1284	RQ206321	OCC_227	slcdcv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-2	DTL	D	For general maintenance work.	13/Feb/2025	10:00	13/Feb/2025	17:00		PLANNED	Approved	13-Feb-25	10:00	13-Feb-25	17:00	
1285	RQ206405	OCC_227	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-BHARATPUR(RS) (PG) CKT-1	POWER GRID,RR VPNL	D	maintenance of line and bay at 220KV GSS RVPN, Bharatpur	20/Feb/2025	08:00	20/Feb/2025	18:00		PLANNED	Approved	20-Feb-25	08:00	20-Feb-25	18:00	
1286	RQ206848	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-BHARATPUR(RS) (PG) CKT-1	POWER GRID,RR VPNL	D	Rectification of shutdown nature defects	06/Feb/2025	08:00	06/Feb/2025	18:00		PLANNED	Approved	06-Feb-25	08:00	06-Feb-25	18:00	
1287	RQ206851	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SIKANDRA(UP)-SAIFAI (UP) (PG) CKT-1	POWER GRID,UP PTCL	D	AMP Work	18/Feb/2025	09:00	18/Feb/2025	18:00		PLANNED	Approved	18-Feb-25	09:00	18-Feb-25	18:00	
1288	RQ206859	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-KIDWAI NAGAR KANPUR (UP) (PG) CKT-1	POWER GRID,UP PTCL	D	AMP of line bay equipment at Kanpur	06/Feb/2025	08:00	06/Feb/2025	18:00		PLANNED	Approved	06-Feb-25	08:00	06-Feb-25	18:00	
1289	RQ206846	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-KIRAWALI(UP) (PG) CKT-1	POWER GRID,UP PTCL	D	Rectification of shutdown nature defects	04/Feb/2025	08:00	04/Feb/2025	18:00		PLANNED	Approved	04-Feb-25	08:00	04-Feb-25	18:00	
1290	RQ206637	OCC_227	slcdjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHOWADHI (JK)-GLADNI(PDD) (PDD JK) CKT-1	POWER GRID,PD D JK	D	P reventr ve maintenance works in the outdoor 220/132/ 33 Kv switchyard including replacement of worn out lumpers / droppers and allied clamps etc. Since, the work has to be done in the outdoor switchyard, which involves j Lr m pers connected to BUSBARS, as such shutajown ot 220 KV SourLe ines is reo Lr r red to ..rsrrre safety ot both men & materal worlirrg in the outdoor varrr1.	16/Feb/2025	10:00	16/Feb/2025	15:00	30 40 MW oad may be shifted and fed from the sister 220 KV grids subctect to real time oading and avallability of power from these grids. Rest 180 N/IW load (approx) shal oe ..ffected.	PLANNED	Approved	16-Feb-25	10:00	16-Feb-25	15:00	Load to be managed by JK
1291	RQ205519	OCC_227	cpcc2_sd	BUS	220KV BUS 2 AT PANCHKULA(PG)		D	For AMP work.	27/Feb/2025	09:30	28/Feb/2025	18:00	Kindly approve.	PLANNED	Approved	27-Feb-25	09:30	28-Feb-25	18:00	
1292	RQ206121	OCC_227	cpcc1_sd	BUS	220KV BUS 1 AT BHIWADI(PG)		D	Retrofitting and testing of electromechanical LBB relays with numerical LBB relays in 220kv Neemran main bay and distance relay testing	27/Feb/2025	08:00	27/Feb/2025	13:00		PLANNED	Approved	27-Feb-25	08:00	27-Feb-25	13:00	
1293	RQ206094	OCC_227	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 4		D	Bay Extension Work and LBB Testing	25/Feb/2025	17:00	26/Feb/2025	23:00		PLANNED	Approved	25-Feb-25	19:00	26-Feb-25	23:00	May be given from 1900 Hrs

1294	RQ206120	OCC_227	cpcc1_sd	BUS	220KV BUS 2 AT BHIWADI(PG)		D	Retrofitting and testing of electromechanical LB B relays with numerical LBB relays in 220kV Kushkhera main bay and distance relay testing	25/Feb/2025	08:00	25/Feb/2025	13:00		PLANNED	Approved	25-Feb-25	08:00	25-Feb-25	13:00	
1295	RQ206119	OCC_227	cpcc1_sd	BUS	220KV BUS 2 AT BHIWADI(PG)		D	Retrofitting and testing of electromechanical LB B relays with numerical LBB relays in 220kV Mau main bay and distance relay testing	24/Feb/2025	08:00	24/Feb/2025	13:00		PLANNED	Approved	24-Feb-25	08:00	24-Feb-25	13:00	
1296	RQ206093	OCC_227	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 3		D	Bay Extension Work and LBB Testing	23/Feb/2025	17:00	24/Feb/2025	23:00		PLANNED	Approved	23-Feb-25	19:00	24-Feb-25	23:00	May be given from 1900 Hrs
1297	RQ206118	OCC_227	cpcc1_sd	BUS	220KV BUS 1 AT BHIWADI(PG)		D	Retrofitting and testing of electromechanical LB B relays with numerical LBB relays in 220kV Bawal main bay and distance relay testing	22/Feb/2025	08:00	22/Feb/2025	13:00		PLANNED	Approved	22-Feb-25	08:00	22-Feb-25	13:00	
1298	RQ206032	OCC_227	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 8		D	FOR AMP WORK	21/Feb/2025	17:00	22/Feb/2025	23:00		PLANNED	Approved	21-Feb-25	19:00	22-Feb-25	23:00	May be given from 1900 Hrs
1299	RQ206092	OCC_227	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 2		D	Bay Extension Work and LBB Testing	21/Feb/2025	17:00	22/Feb/2025	23:00		PLANNED	Approved	21-Feb-25	19:00	22-Feb-25	23:00	May be given from 1900 Hrs
1300	RQ206098	OCC_227	cpcc1_sd	BUS	220KV BUS 2 AT KANKROLI(PG)		D	FOR FIRMWARE UPGRADATION OF BUS BAR RELAY	21/Feb/2025	09:00	21/Feb/2025	18:00		PLANNED	Approved	21-Feb-25	09:00	21-Feb-25	18:00	
1301	RQ206117	OCC_227	cpcc1_sd	BUS	220KV BUS 1 AT BHIWADI(PG)		D	Retrofitting and testing of electromechanical LB B relays in 220kV Rewari-2 main Bay with numerical LBB relays and distance relay testing	21/Feb/2025	08:00	21/Feb/2025	13:00		PLANNED	Approved	21-Feb-25	08:00	21-Feb-25	13:00	
1302	RQ205518	OCC_227	cpcc2_sd	BUS	220KV BUS 1 AT PANCHKULA(PG)		D	For AMP work.	20/Feb/2025	09:30	21/Feb/2025	18:00	Kindly approve.	PLANNED	Approved	20-Feb-25	09:30	21-Feb-25	18:00	
1303	RQ206097	OCC_227	cpcc1_sd	BUS	220KV BUS 1 AT KANKROLI(PG)		D	FOR FIRMWARE UPGRADATION OF BUS BAR RELAY	20/Feb/2025	09:00	20/Feb/2025	18:00		PLANNED	Approved	20-Feb-25	09:00	20-Feb-25	18:00	
1304	RQ206116	OCC_227	cpcc1_sd	BUS	220KV BUS 1 AT BHIWADI(PG)		D	Retrofitting and testing of electromechanical LB B relays in 220kV Rewari-1 main Bay with numerical LBB relays and distance relay testing	20/Feb/2025	08:00	20/Feb/2025	13:00		PLANNED	Approved	20-Feb-25	08:00	20-Feb-25	13:00	
1305	RQ206130	OCC_227	cpcc1_sd	BUS	220KV BUS 2 AT ROORKEE(PG)		D	For Hot spot rectification and isolator alignment	20/Feb/2025	08:00	20/Feb/2025	18:00		PLANNED	Approved	20-Feb-25	08:00	20-Feb-25	18:00	

1306	RQ206031	OCC_227	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 7		D	FOR AMP WORK	19/Feb/2025	17:00	20/Feb/2025	23:00		PLANNED	Approved	19-Feb-25	19:00	20-Feb-25	23:00	May be given from 1900 Hrs
1307	RQ206091	OCC_227	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 1		D	Bay Extension Work and LBB Testing	19/Feb/2025	17:00	20/Feb/2025	23:00		PLANNED	Approved	19-Feb-25	19:00	20-Feb-25	23:00	May be given from 1900 Hrs
1308	RQ206109	OCC_227	cpcc1_sd	BUS	220KV BUS 2 AT JAIPUR SOUTH(PG)		D	AMP Work	19/Feb/2025	09:00	19/Feb/2025	18:00		PLANNED	Approved	19-Feb-25	09:00	19-Feb-25	18:00	
1309	RQ206115	OCC_227	cpcc1_sd	BUS	220KV BUS 2 AT BHIWADI(PG)		D	Retrofitting and testing of electromechanical LBB relays in 220kV Bhiwadi-2 main Bay with numerical LBB relays and distance relay testing	19/Feb/2025	08:00	19/Feb/2025	13:00		PLANNED	Approved	19-Feb-25	08:00	19-Feb-25	13:00	
1310	RQ206138	OCC_227	cpcc1_sd	BUS	220KV BUS 2 AT KOTPUTLI(PG)		D	For Bay Extension work at 400 kV Kotputli Substation	19/Feb/2025	08:00	19/Feb/2025	18:00		PLANNED	Approved	19-Feb-25	08:00	19-Feb-25	18:00	
1311	RQ206114	OCC_227	cpcc1_sd	BUS	220KV BUS 1 AT BHIWADI(PG)		D	retrofitting and testing of electromechanical LBB relays in 220kV Bhiwadi-1 main Bay with numerical LBB relays and distance relay testing	18/Feb/2025	08:00	18/Feb/2025	13:00		PLANNED	Approved	18-Feb-25	08:00	18-Feb-25	13:00	
1312	RQ206129	OCC_227	cpcc1_sd	BUS	220KV BUS 1 AT ROORKEE(PG)		D	For Hot spot rectification and isolator alignment	18/Feb/2025	08:00	18/Feb/2025	18:00		PLANNED	Approved	18-Feb-25	08:00	18-Feb-25	18:00	
1313	RQ206030	OCC_227	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 6		D	FOR AMP WORK	17/Feb/2025	17:00	18/Feb/2025	23:00		PLANNED	Approved	17-Feb-25	19:00	18-Feb-25	23:00	May be given from 1900 Hrs
1314	RQ206108	OCC_227	cpcc1_sd	BUS	220KV BUS 1 AT JAIPUR SOUTH(PG)		D	AMP Work	17/Feb/2025	09:00	17/Feb/2025	18:00		PLANNED	Approved	17-Feb-25	09:00	17-Feb-25	18:00	
1315	RQ206137	OCC_227	cpcc1_sd	BUS	220KV BUS 1 AT KOTPUTLI(PG)		D	For Bay Extension work at 400 kV Kotputli Substation	17/Feb/2025	08:00	17/Feb/2025	18:00		PLANNED	Approved	17-Feb-25	08:00	17-Feb-25	18:00	
1316	RQ206029	OCC_227	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 5		D	FOR AMP WORK	15/Feb/2025	17:00	16/Feb/2025	23:00		PLANNED	Approved	15-Feb-25	19:00	16-Feb-25	23:00	May be given from 1900 Hrs
1317	RQ206028	OCC_227	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 4		D	FOR AMP WORK	13/Feb/2025	17:00	14/Feb/2025	23:00		PLANNED	Approved	13-Feb-25	19:00	14-Feb-25	23:00	May be given from 1900 Hrs
1318	RQ206472	OCC_227	cpcc2_sd	BUS	220KV BUS 2 AT LUDHIANA(PG)		D	For AMP work.	13/Feb/2025	09:00	15/Feb/2025	18:00	Kindly approve.	PLANNED	Approved	13-Feb-25	09:00	15-Feb-25	18:00	
1319	RQ206124	OCC_227	cpcc1_sd	BUS	220KV BUS 2 AT BHIWADI(PG)		D	Retrofitting and testing of electromechanical LBB relays with numerical LBB relays in 220kV side main bay of ICT-2 and distance relay testing	13/Feb/2025	08:00	13/Feb/2025	13:00		PLANNED	Approved	13-Feb-25	08:00	13-Feb-25	13:00	
1320	RQ206147	OCC_227	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSL) - BUS 3		D	For Bay Extension works/ construction activities	12/Feb/2025	17:00	18/Feb/2025	23:30		PLANNED	Approved	12-Feb-25	19:00	18-Feb-25	23:30	May be given from 1900 Hrs
1321	RQ206148	OCC_227	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSL) - BUS 4		D	For Bay Extension works/ construction activities	12/Feb/2025	17:00	18/Feb/2025	23:30		PLANNED	Approved	12-Feb-25	19:00	18-Feb-25	23:30	May be given from 1900 Hrs

1322	RQ205521	OCC_227	cpcc2_sd	BUS	220KV BUS 1 AT AMRITSAR(PG)		D	For AMP work.	12/Feb/2025	10:00	13/Feb/2025	18:00	Kindly approve.	PLANNED	Approved	12-Feb-25	10:00	13-Feb-25	18:00	
1323	RQ206123	OCC_227	cpcc1_sd	BUS	220KV BUS 1 AT BHIWADI(PG)		D	Retrofitting and testing of electromechanical LB B relays with numerical LBB relays in 220kv side main bay of ICT-2 and distance relay testing	12/Feb/2025	08:00	12/Feb/2025	13:00		PLANNED	Approved	12-Feb-25	08:00	12-Feb-25	13:00	
1324	RQ206151	OCC_227	cpcc1_sd	BUS	220KV BUS 3 AT SAHARANPUR(PG)		D	FOR AMP WORK	11/Feb/2025	09:00	11/Feb/2025	18:00		PLANNED	Approved	11-Feb-25	09:00	11-Feb-25	18:00	
1325	RQ206122	OCC_227	cpcc1_sd	BUS	220KV BUS 1 AT BHIWADI(PG)		D	Retrofitting and testing of electromechanical LB B relays with numerical LBB relays in 220kv side main bay of ICT-1 and distance relay testing	11/Feb/2025	08:00	11/Feb/2025	13:00		PLANNED	Approved	11-Feb-25	08:00	11-Feb-25	13:00	
1326	RQ205520	OCC_227	cpcc2_sd	BUS	220KV BUS 2 AT AMRITSAR(PG)		D	For AMP work.	10/Feb/2025	10:00	11/Feb/2025	18:00	Kindly approve.	PLANNED	Approved	10-Feb-25	10:00	11-Feb-25	18:00	
1327	RQ206474	OCC_227	cpcc2_sd	BUS	220KV BUS 1 AT KAITHAL(PG)		D	Shutdown required for installation of BPI to provide additional support for Bus	10/Feb/2025	09:30	15/Feb/2025	18:00	Kindly approve.	PLANNED	Approved	10-Feb-25	09:30	15-Feb-25	18:00	
1328	RQ206479	OCC_227	cpcc2_sd	BUS	220KV BUS 1 AT JALANDHAR(PG)		D	FOR AMP WORK	10/Feb/2025	09:00	10/Feb/2025	18:00	Kindly approve.	PLANNED	Approved	10-Feb-25	09:00	10-Feb-25	18:00	
1329	RQ206471	OCC_227	cpcc2_sd	BUS	220KV BUS 1 AT LUDHIANA(PG)		D	For AMP work.	10/Feb/2025	09:00	12/Feb/2025	18:00	Kindly approve.	PLANNED	Approved	10-Feb-25	09:00	12-Feb-25	18:00	
1330	RQ206099	OCC_227	cpcc1_sd	BUS	220KV BUS 1 AT BAGHPAT(PG)		C	Rectification of P.D defect in 220kv Main Bus-1	10/Feb/2025	09:00	13/Feb/2025	20:00		PLANNED	Approved	10-Feb-25	09:00	13-Feb-25	20:00	May be allowed subject to UP consent in real time
1331	RQ205529	OCC_227	cpcc2_sd	BUS	220KV BUS 2 AT PATIALA(PG)		D	For AMP work.	10/Feb/2025	08:00	11/Feb/2025	18:00	Kindly approve.	PLANNED	Approved	10-Feb-25	08:00	11-Feb-25	18:00	
1332	RQ206134	OCC_227	cpcc1_sd	BUS	220KV BUS 2 AT KOTPUTLI(PG)		D	For Bay Extension work at 400 kV Kotputli Substation	10/Feb/2025	08:00	11/Feb/2025	18:00		PLANNED	Approved	10-Feb-25	08:00	11-Feb-25	18:00	
1333	RQ206027	OCC_227	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 3		D	FOR AMP WORK	09/Feb/2025	17:00	10/Feb/2025	23:00		PLANNED	Approved	09-Feb-25	19:00	10-Feb-25	23:00	May be given from 1900 Hrs
1334	RQ206476	OCC_227	cpcc2_sd	BUS	220KV BUS 2 AT MOGA(PG)		D	Bus Bar relay retrofitting work & hotspot attending work	08/Feb/2025	08:00	09/Feb/2025	18:00	Kindly approve.	PLANNED	Approved	08-Feb-25	08:00	09-Feb-25	18:00	
1335	RQ206133	OCC_227	cpcc1_sd	BUS	220KV BUS 1 AT KOTPUTLI(PG)		D	For Bay Extension work at 400 kV Kotputli Substation	07/Feb/2025	08:00	08/Feb/2025	18:00		PLANNED	Approved	07-Feb-25	08:00	08-Feb-25	18:00	
1336	RQ206113	OCC_227	cpcc1_sd	BUS	220KV BUS 1 AT SONIPAT(PG)		D	AMP Work	06/Feb/2025	10:00	06/Feb/2025	18:00		PLANNED	Approved	06-Feb-25	10:00	06-Feb-25	18:00	
1337	RQ205528	OCC_227	cpcc2_sd	BUS	220KV BUS 1 AT PATIALA(PG)		D	For AMP work.	06/Feb/2025	08:00	07/Feb/2025	18:00	Kindly approve.	PLANNED	Approved	06-Feb-25	08:00	07-Feb-25	18:00	
1338	RQ206475	OCC_227	cpcc2_sd	BUS	220KV BUS 1 AT MOGA(PG)		D	Bus Bar relay retrofitting work & hotspot attending work	06/Feb/2025	08:00	07/Feb/2025	18:00	Kindly approve.	PLANNED	Approved	06-Feb-25	08:00	07-Feb-25	18:00	
1339	RQ206146	OCC_227	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTS) - BUS 2		D	For Bay Extension works/ construction activities	05/Feb/2025	17:00	11/Feb/2025	23:30		PLANNED	Approved	05-Feb-25	19:00	11-Feb-25	23:30	May be given from 1900 Hrs

1340	RQ206026	OCC_227	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 2		D	For erection & Commissioning work of bay extension of 400kV/220kV ICT 10 Dia at Fatehgarh 2 RS INFRA	05/Feb/2025	17:00	08/Feb/2025	23:00		PLANNED	Approved	05-Feb-25	19:00	08-Feb-25	23:00	May be given from 1900 Hrs
1341	RQ206145	OCC_227	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSI) - BUS 1		D	For Bay Extension works/ construction activities	03/Feb/2025	17:00	09/Feb/2025	23:30		PLANNED	Approved	03-Feb-25	19:00	09-Feb-25	23:30	May be given from 1900 Hrs
1342	RQ206473	OCC_227	cpcc2_sd	BUS	220KV BUS 1 AT KAITHAL(PG)		D	Shutdown required for installation of BPI to provide additional support for Bus	03/Feb/2025	09:30	08/Feb/2025	18:00	Kindly approve.	PLANNED	Approved	03-Feb-25	09:30	08-Feb-25	18:00	
1343	RQ206126	OCC_227	cpcc1_sd	BUS	220 KV KURUKSHETRA(PG) - BUS 2		D	FOR AMP	02/Feb/2025	08:00	07/Feb/2025	18:00		PLANNED	Approved	02-Feb-25	08:00	07-Feb-25	18:00	
1344	RQ206125	OCC_227	cpcc1_sd	BUS	220 KV KURUKSHETRA(PG) - BUS 1		D	FOR AMP	02/Feb/2025	08:00	02/Feb/2025	18:00		PLANNED	Approved	02-Feb-25	08:00	02-Feb-25	18:00	
1345	RQ206025	OCC_227	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 1		D	For erection & Commissioning work of bay extension of 400kV/220kV ICT 10 Dia at Fatehgarh 2 RS INFRA	01/Feb/2025	17:00	04/Feb/2025	23:00		PLANNED	Approved	01-Feb-25	19:00	04-Feb-25	23:00	May be given from 1900 Hrs
1346	RQ206732	OCC_227	cpcc3_sd	BUS	220KV BUS 2 AT ALLAHABAD(PG)	POWER GRID	C	For Busbar Relay retrofitment and AMP Works	25/Feb/2025	08:00	28/Feb/2025	18:00		PLANNED	Rejected					May be duplicate entry
1347	RQ206731	OCC_227	cpcc3_sd	BUS	220KV BUS 1 AT ALLAHABAD(PG)	POWER GRID	C	For Busbar Relay retrofitment and AMP Works	22/Feb/2025	08:00	24/Feb/2025	18:00		PLANNED	Rejected					May be duplicate entry
1348	RQ206739	OCC_227	cpcc3_sd	BUS	220KV BUS 3 AT SOHAWAL(PG)	POWER GRID	D	Transfer bus AMP Work	15/Feb/2025	09:00	15/Feb/2025	18:00		PLANNED	Approved	15-Feb-25	09:00	15-Feb-25	18:00	
1349	RQ206740	OCC_227	cpcc3_sd	BUS	220KV BUS 2 AT GORAKHPUR(PG)	POWER GRID	D	AMP Work	14/Feb/2025	09:00	14/Feb/2025	18:00		PLANNED	Approved	14-Feb-25	09:00	14-Feb-25	18:00	
1350	RQ206721	OCC_227	cpcc3_sd	BUS	220KV BUS 2 AT RAEBAREILLY(PG)	POWER GRID	D	AMP Work	06/Feb/2025	08:00	06/Feb/2025	18:00		PLANNED	Approved	06-Feb-25	08:00	06-Feb-25	18:00	
1351	RQ206743	OCC_227	cpcc3_sd	BUS	220KV BUS 2 AT LUCKNOW_1(PG)	POWER GRID	D	FOR BUSBAR RELAY RETROFITMENT WORK FOR BUSBAR RELAY RETROFITMENT WORK	05/Feb/2025	08:00	05/Feb/2025	18:00		PLANNED	Approved	05-Feb-25	08:00	05-Feb-25	18:00	
1352	RQ206720	OCC_227	cpcc3_sd	BUS	220KV BUS 1 AT RAEBAREILLY(PG)	POWER GRID	D	AMP Work	04/Feb/2025	08:00	04/Feb/2025	18:00		PLANNED	Approved	04-Feb-25	08:00	04-Feb-25	18:00	
1353	RQ206736	OCC_227	cpcc3_sd	BUS	220 KV PITHORAGARH(PG) - BUS 1	POWER GRID	D	Retrofit of 220 KV BUS BAR Panel at Pithoragarh	03/Feb/2025	09:00	03/Feb/2025	18:00		PLANNED	Approved	03-Feb-25	09:00	03-Feb-25	18:00	
1354	RQ206742	OCC_227	cpcc3_sd	BUS	220KV BUS 1 AT LUCKNOW_1(PG)	POWER GRID	D	FOR BUSBAR RELAY RETROFITMENT WORK	03/Feb/2025	08:00	03/Feb/2025	18:00		PLANNED	Approved	03-Feb-25	08:00	03-Feb-25	18:00	
1355	RQ206679	OCC_227	slchp_sd	BUS	220KV BUS 1 AT JESSORE(HP)	HPSEB	D	220 kv Bus A & Bus B along all 220 KV Feeders (Pong, RSD, Baira Siul) at both end for safety purposes.	24/Feb/2025	09:00	24/Feb/2025	17:00		PLANNED	Approved	24-Feb-25	09:00	24-Feb-25	17:00	

1356	RQ206680	OCC_227	slidchp_sd	BUS	220KV BUS 2 AT JESSORE(HP)	HPSEB	D	220 kV Bus A & Bus B along all 220 KV Feeders (Pong, RSD, Baira Siul) at both end for safety purposes.	24/Feb/2025	09:00	24/Feb/2025	17:00		PLANNED	Approved	24-Feb-25	09:00	24-Feb-25	17:00	
1357	RQ206617	OCC_227	bbmb_sd	BUS	220KV BUS 1 AT DELHI RR(BB)	BBMB	D	Quarterly Mtc.	24/Feb/2025	08:00	24/Feb/2025	18:00		PLANNED	Approved	24-Feb-25	08:00	24-Feb-25	18:00	
1358	RQ206616	OCC_227	bbmb_sd	BUS	220KV BUS 3 AT PONG(BB)	BBMB	D	Half yearly mtc.	23/Feb/2025	08:00	24/Feb/2025	18:00		PLANNED	Approved	23-Feb-25	08:00	24-Feb-25	18:00	
1359	RQ206768	OCC_227	ntpcos_sd	BUS	220KV BUS 2 AT ANTA(NT)		C	main bus oh	24/Feb/2025	08:00	25/Feb/2025	18:00	to be taken from 24th to 25th jan 25. But due to system date constraint, could not be applied for the said date.	PLANNED	Rejected					Why the Bus 2 shutdown required again wrt 1361
1360	RQ206765	OCC_227	ntpcos_sd	BUS	220KV BUS 1 AT ANTA(NT)		C	main bus oh	22/Feb/2025	08:00	23/Feb/2025	18:00	to be taken from 22nd to 23rd jan 25. But due to system date constraint, could not be applied for the said date.	PLANNED	Approved	22-Jan-25	08:00	23-Jan-25	18:00	May be allowed subject to all other elements must be connected with Other Bus/ Utility requested for date change from 22.01.2025 to 23.01.2025 .
1361	RQ206764	OCC_227	ntpcos_sd	BUS	220KV BUS 2 AT ANTA(NT)		C	main bus oh	20/Feb/2025	08:00	21/Feb/2025	18:00	to be taken from 20th to 21st jan 25. But due to system date constraint, could not be applied for the said date.	PLANNED	Approved	20-Jan-25	08:00	21-Jan-25	18:00	May be allowed subject to all other elements must be connected with Other Bus/ Utility requested for date change from 20.01.2025 to 21.01.2025 .
1362	RQ206661	OCC_227	ntpcncr_sd	BUS	220KV BUS 1 AT ANTA(NT)	NTPC	C	minor outage	13/Feb/2025	00:00	13/Feb/2025	23:59	Outage	PLANNED	Rejected					May be Duplicate entry/May be clubbed with 1360
1363	RQ206664	OCC_227	ntpcncr_sd	BUS	220KV BUS 2 AT ANTA(NT)	NTPC	C	minor outage	11/Feb/2025	00:00	12/Feb/2025	23:59	Outage	PLANNED	Rejected					Utility may clarify the reason/May be clubbed with 1361
1364	RQ206663	OCC_227	ntpcncr_sd	BUS	220KV BUS 2 AT ANTA(NT)	NTPC	C	minor outage	07/Feb/2025	00:00	08/Feb/2025	23:59	Outage	PLANNED	Rejected					May be Duplicate entry
1365	RQ206665	OCC_227	ntpcncr_sd	BUS	220KV BUS 3 AT ANTA(NT)	NTPC	C	minor outage	06/Feb/2025	00:00	08/Feb/2025	23:59	Outage	PLANNED	Rejected					Utility may clarify the reason
1366	RQ206660	OCC_227	ntpcncr_sd	BUS	220KV BUS 1 AT ANTA(NT)	NTPC	C	minor outage	05/Feb/2025	00:00	06/Feb/2025	23:59	Outage	PLANNED	Rejected					Utility may clarify the reason/May be clubbed with 1360
1367	RQ206662	OCC_227	ntpcncr_sd	BUS	220KV BUS 2 AT ANTA(NT)	NTPC	C	minor outage	03/Feb/2025	00:00	04/Feb/2025	23:59	Outage	PLANNED	Rejected					May be Duplicate entry
1368	RQ206244	OCC_227	stuup_sd	BUS	220 KV PANKI(UP) - BUS 1	UPPTCL	C	* SHUTDOWN OF 220KV MAIN BUS I FOR REPLACEMENT OF 220MV MAIN BUS I SINGLE >X MOOSE TO TWIN MOOSE CONDUCTOR.	23/Feb/2025	10:00	28/Feb/2025	17:00		PLANNED	Approved	23-Feb-25	10:00	28-Feb-25	17:00	

1369	RQ206245	OCC_227	stuup_sd	BUS	220 KV PANKI(UP) - BUS 2	UPPTCL	C	* SHUTDOWN OF 220KV MAIN BUS-II FOR REPLACEMENT OF 220KV MAIN BUS-II >X SINGLE MOOSE TO TWIN MOOSE CONDUCTOR	16/Feb/2025	10:00	22/Feb/2025	17:00		PLANNED	Approved	16-Feb-25	10:00	22-Feb-25	17:00	
1370	RQ206638	OCC_227	slcjk_sd	BUS	220KV BUS 1 AT GLADNI(PDD)	PDD JK	D	P reventr ve maintenance works in the outdoor 220/132/ 33 Kv switchyard including replacement of worn out lumpers / droppers and allied clamps etc. Since, the work has to be done in the outdoor switchyard, which involves j Lr m pers connected to BUSBARS, as such shutajown ot 220 KV SourLe ines iS reo Lr r red to ..rsrrre safety ot both men & materlal worlirrg in the outdoor varrr1.	16/Feb/2025	10:00	16/Feb/2025	15:00	30 40 MW oad may be shifted and fed from the slster 220 KV grids subctect to real tme oading and avallability of power from these grids. Rest 180 N/IW load (approx) shal Oe ,:ffected.	PLANNED	Approved	16-Feb-25	10:00	16-Feb-25	15:00	Load to be managed by JK
1371	RQ206639	OCC_227	slcjk_sd	BUS	220KV BUS 2 AT GLADNI(PDD)	PDD JK	D	P reventr ve maintenance works in the outdoor 220/132/ 33 Kv switchyard including replacement of worn out lumpers / droppers and allied clamps etc. Since, the work has to be done in the outdoor switchyard, which involves j Lr m pers connected to BUSBARS, as such shutajown ot 220 KV SourLe ines iS reo Lr r red to ..rsrrre safety ot both men & materlal worlirrg in the outdoor varrr1.	16/Feb/2025	10:00	16/Feb/2025	15:00	30 40 MW oad may be shifted and fed from the slster 220 KV grids subctect to real tme oading and avallability of power from these grids. Rest 180 N/IW load (approx) shal Oe ,:ffected.	PLANNED	Approved	16-Feb-25	10:00	16-Feb-25	15:00	Load to be managed by JK
1372	RQ206521	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV KATHUA(JK)-MAHANPUR(JK) (PG) CKT-1		D	For AMP of Line Equipments at Mahanpur.	28/Feb/2025	09:00	28/Feb/2025	11:00	Kindly approve.	PLANNED	Approved	28-Feb-25	09:00	28-Feb-25	11:00	
1373	RQ206537	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-KATHUA(JK) (PG) CKT-1		D	Replacement of Puntured insulator at Loc No. 28 detected during online PID.	18/Feb/2025	09:00	18/Feb/2025	18:00	Kindly approve.	PLANNED	Approved	18-Feb-25	09:00	18-Feb-25	18:00	
1374	RQ206538	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-MAHANPUR(PDD) (PG) CKT-1		D	Non auto mode required for safety purpose.	18/Feb/2025	09:00	18/Feb/2025	18:00	Kindly approve.	PLANNED	Approved	18-Feb-25	09:00	18-Feb-25	18:00	

1375	RQ206080	OCC_227	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	26/Feb/2025	08:00	26/Feb/2025	18:00		PLANNED	Approved	26-Feb-25	08:00	26-Feb-25	18:00	
1376	RQ206066	OCC_227	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	20/Feb/2025	08:00	20/Feb/2025	18:00		PLANNED	Approved	20-Feb-25	08:00	20-Feb-25	18:00	
1377	RQ206056	OCC_227	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	14/Feb/2025	08:00	14/Feb/2025	18:00		PLANNED	Approved	14-Feb-25	08:00	14-Feb-25	18:00	
1378	RQ206039	OCC_227	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	06/Feb/2025	08:00	06/Feb/2025	18:00		PLANNED	Approved	06-Feb-25	08:00	06-Feb-25	18:00	
1379	RQ206501	OCC_227	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SHEOPUR(MP)-KHANDAR(RS) (MPSEB) CKT-1	MPSEB, RRVPNL	D	for Charging line from 132kv GSS khandar to LILO point (510) for antitheft purpose and Quaterly Maintenance of bay equipment at 132kv GSS khandar	24/Feb/2025	08:00	24/Feb/2025	18:00		PLANNED	Approved	24-Feb-25	08:00	24-Feb-25	18:00	
1380	RQ206409	OCC_227	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	132 KV AMARPURATHEDI (RS)-HISAR(BB) (RS) CKT-1	RRVPNL	D	for Tree Trimming and line patrolling work	21/Feb/2025	08:00	21/Feb/2025	18:00		PLANNED	Approved	21-Feb-25	08:00	21-Feb-25	18:00	
1381	RQ206963	OCC_227	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	132 KV PANIPAT(BBMB)-SONIPAT(HV) (HVPNL) CKT-1	HVPNL	D	Quarterly maintenance	20/Feb/2025	08:00	20/Feb/2025	18:00		PLANNED	Approved	20-Feb-25	08:00	20-Feb-25	18:00	
1382	RQ206737	OCC_227	cpcc3_sd	BUS	132 KV PITHORAGARH(P G) - BUS 1	POWER GRID	D	Retrofit of 132 KV BUS BAR Panel at Pithoragarh	06/Feb/2025	09:00	06/Feb/2025	18:00		PLANNED	Approved	06-Feb-25	09:00	06-Feb-25	18:00	
1383	RQ206206	OCC_227	cpcc1_sd	BR/BSR/MSC/MSR	25 MVAR BUS REACTOR NO 1 AT 220 KV JIND(PG)	POWER GRID	D	FOR AMP WORK	07/Feb/2025	08:00	07/Feb/2025	18:00		PLANNED	Approved	07-Feb-25	08:00	07-Feb-25	18:00	
1384	RQ206667	OCC_227	ntpcncr_sd	BAY	208 MAIN BAY - 220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2 (POWERGRID)	POWER GRID	C	minor outage	11/Feb/2025	00:00	13/Feb/2025	23:59	Outage	PLANNED	Rejected					Utility may clarify the reason
1385	RQ206288	OCC_227	cpcc1_sd	BAY	204 BUS COUPLER BAY - 220KV BUS 1 AT BAGHPAT(PG) (POWERGRID) AND 220KV BUS 2 AT BAGHPAT(PG) AT 220 KV BAGHPAT(PG) (POWERGRID)	POWER GRID	C	Rectification of P.D defect in 220kv Main Bus-1	10/Feb/2025	08:00	13/Feb/2025	18:00	Along with 220kv Main Bus-1 and along with requested transmission line.	PLANNED	Approved	10-Feb-25	08:00	13-Feb-25	18:00	May be allowed subject to UP consent in real time
1386	RQ206924	OCC_227	cpcc3_sd	HVDC POLE	70 KV VINDHYACHAL(P G) POLE-2	POWER GRID	C	AMP Work	19/Feb/2025	08:00	22/Feb/2025	18:00		PLANNED	Approved	19-Feb-25	08:00	22-Feb-25	18:00	
1387	RQ206928	OCC_227	cpcc3_sd	TCSC	TCSC OF 400 KV GORAKHPUR-MUZAFFARPUR (PG) CKT-2 AT GORAKHPUR(PG)	POWER GRID	D	AMP Work	26/Feb/2025	08:00	28/Feb/2025	18:00	NRPC and NLDC is requested to kindly send this to ERPC for approval	PLANNED	Approved	26-Feb-25	08:00	28-Feb-25	18:00	

1388	RQ206929	OCC_227	cpcc3_sd	TCSC	TCSC OF 400 KV GORAKHPUR-MUZAFFARPUR (PG) CKT-1 AT GORAKHPUR(PG)	POWER GRID	D	AMP Work	23/Feb/2025	08:00	25/Feb/2025	18:00	NRPC and NLDC is requested to kindly send this to ERPC for approval	PLANNED	Approved	23-Feb-25	08:00	25-Feb-25	18:00	
1389	RQ206587	OCC_227	cpcc2_sd	SVC/STATCOM	SVC No 1(-400/+600MVAR) at 400 KV Ludhiana(PG)	POWER GRID	D	FOR AMP WORK	17/Feb/2025	09:00	17/Feb/2025	18:00	kindly approve	PLANNED	Approved	17-Feb-25	09:00	17-Feb-25	18:00	
1390	RQ206925	OCC_227	cpcc3_sd	FSC	FSC(40%) OF 400 KV BALIA-SOHAWAL (PG) CKT-2 AT SOHAWAL(PG)	POWER GRID	D	AMP Work	17/Feb/2025	09:00	17/Feb/2025	18:00		PLANNED	Approved	17-Feb-25	09:00	17-Feb-25	18:00	
1391	RQ206926	OCC_227	cpcc3_sd	FSC	FSC(40%) OF 400 KV BALIA-SOHAWAL (PG) CKT-1 AT SOHAWAL(PG)	POWER GRID	D	AMP Work	16/Feb/2025	09:00	16/Feb/2025	18:00		PLANNED	Approved	16-Feb-25	09:00	16-Feb-25	18:00	
1392	RQ206268	OCC_227	cpcc1_sd	SVC/STATCOM	SVC No 1(-300/+400MVAR) at 400 KV Kankroli(PG)	POWER GRID	D	FOR DEWEEDING OF MV YARD	15/Feb/2025	08:00	15/Feb/2025	18:00		PLANNED	Approved	15-Feb-25	17:00	15-Feb-25	23:00	May be given from 1700 Hrs
1393	RQ206270	OCC_227	cpcc1_sd	SVC/STATCOM	STATCOM No 2(-425/+550MVAR) at 400 KV Fatehgarh II(PG)	POWER GRID	D	FOR AMP WORK	04/Feb/2025	17:00	06/Feb/2025	23:00		PLANNED	Approved	04-Feb-25	17:00	06-Feb-25	23:00	May be given from 1700 Hrs
1394	RQ206269	OCC_227	cpcc1_sd	SVC/STATCOM	STATCOM No 1(-425/+550MVAR) at 400 KV Fatehgarh II(PG)	POWER GRID	D	FOR AMP WORK	01/Feb/2025	17:00	03/Feb/2025	23:00		PLANNED	Approved	01-Feb-25	17:00	03-Feb-25	23:00	May be given from 1700 Hrs

Outages proposed in other RPCs requiring NRPC approval

Sl No	Outages proposed in	Name of Requesting Agency	Name of Elements	From		To		Basis	Reason	Remarks (If Any)	Shutdown Status	OCC Remarks
1	WRPC	POWERGRID_WR2	765KV-GWALIOR-AGRA-1	1/Feb/25	7:00	7/Feb/25	18:00	D	Tower Strengthening Member fixing work. A/R in Non-Auto Mode Line will be in Service.		Approved	
2	WRPC	POWERGRID_WR2	765KV-GWALIOR-AGRA-2	8/Feb/25	7:00	14/Feb/25	18:00	D	Tower Strengthening Member fixing work. A/R in Non-Auto Mode Line will be in Service.		Approved	
3	WRPC	POWERGRID_WR2	765KV-JABALPUR-ORAI-2	6/Feb/25	7:00	6/Feb/25	18:00	D	Attending S/D nature defect in line, AMP of Line Reactor & Spare rotation work at Jabalpur PS end. , dia to be kept open both ends.	ATC Curtailment of 900 MW in NR Import	Approved	ATC Curtailment of 900 MW in NR Import
4	WRPC	POWERGRID_WR2	765KV-JABALPUR-ORAI-1	6/Feb/25	9:00	6/Feb/25	18:00	D	A/R in non auto required to attend S/D NATURE DEFECTS in 765KV-JABALPUR-ORAI-2		Approved	
5	WRPC	POWERGRID_WR2	765KV-JABALPUR-ORAI-2 L/R@ JABALPUR - 765KV	6/Feb/25	9:00	6/Feb/25	13:30	D	AMP of Line Reactor & Spare rotation work at Jabalpur PS end.		Approved	
6	WRPC	POWERGRID_WR2	765KV-JABALPUR-ORAI-2	15/Feb/25	7:00	15/Feb/25	18:00	D	AMP of Line Terminal Equipment with line maintenance by Jabalpur TLM.	ATC Curtailment of 900 MW in NR Import	Approved	ATC Curtailment of 900 MW in NR Import
7	WRPC	POWERGRID_WR2	765KV-JABALPUR-ORAI-1	15/Feb/25	9:00	15/Feb/25	18:00	D	A/R in non auto required to attend S/D NATURE DEFECTS in 765KV-JABALPUR-ORAI-2		Approved	
8	WRPC	POWERGRID_WR2	765KV-JABALPUR-ORAI-2	21/Feb/25	7:00	21/Feb/25	13:30		to attend S/D NATURE DEFECTS and For Normalization of spare Reactor work, dia to be kept open both side	ATC Curtailment of 900 MW in NR Import	Approved	ATC Curtailment of 900 MW in NR Import
9	WRPC	POWERGRID_WR2	765KV-JABALPUR-ORAI-1	21/Feb/25	9:00	21/Feb/25	13:30		A/R in non auto required to attend S/D NATURE DEFECTS in 765KV-JABALPUR-ORAI-2		Approved	
10	WRPC	POWERGRID_WR2	765KV-JABALPUR-ORAI-2 L/R@ JABALPUR - 765KV	21/Feb/25	9:00	21/Feb/25	13:30	D	For Normalization of spare Reactor work, dia to be kept open both side		Approved	
11	WRPC	POWERGRID_WR2	765KV-VINDHYACHAL(PS)-VARANASI-2	17/Feb/25	7:00	17/Feb/25	19:00	D	Line Terminal Equipment AMP at Vindhyachal(PS).A/R off of Ckt 1 and Dia to be Kept open at both ends.	ATC Curtailment of 1900 MW in NR Import	Approved	ATC Curtailment of 1900 MW in NR Import
12	WRPC	POWERGRID_WR2	765KV-VINDHYACHAL(PS)-VARANASI-1	17/Feb/25	7:00	17/Feb/25	19:00		A/R in non auto required to attend S/D NATURE DEFECTS in 765KV-VINDHYACHAL(PS)-VARANASI-2		Approved	
13	WRPC	POWERGRID_WR2	765KV-VINDHYACHAL(PS)-VARANASI-1	18/Feb/25	7:00	18/Feb/25	19:00	D	Line Terminal Equipment AMP at Vindhyachal(PS) and Line AMP works, A/R off of Ckt 2 and Dia to be Kept open at both ends.	ATC Curtailment of 1900 MW in NR Import	Approved	ATC Curtailment of 1900 MW in NR Import
14	WRPC	POWERGRID_WR2	765KV-VINDHYACHAL(PS)-VARANASI-2	18/Feb/25	7:00	18/Feb/25	19:00		A/R in non auto required to attend S/D NATURE DEFECTS in 765KV-VINDHYACHAL(PS)-VARANASI-1		Approved	
15	WRPC	POWERGRID_WR2	400KV-KANSARI-KANKROLI-1	7/Feb/25	15:00	7/Feb/25	23:00	D	Yearly AMP of LTE and main bay circuit breaker and For attending shutdown defects in Line at Kansari end, Dia to be kept open at both ends.	ATC Curtailment of 2100 MW in NR Export. To be availed from 15:00 to 23:00 hrs.	Approved	ATC Curtailment of 2100 MW in NR Export. To be availed from 15:00 to 23:00 hrs.
16	WRPC	POWERGRID_WR2	440KV-KANSARI-KANKROLI 2(BYPASS AT BHINMAL)-1	7/Feb/25	7:00	7/Feb/25	18:00	D	A/R Non Auto mode in Circuit #2 For attending shutdown defects in circuit #1		Approved	
17	WRPC	POWERGRID_WR2	440KV-KANSARI-KANKROLI 2(BYPASS AT BHINMAL)-1	8/Feb/25	15:00	8/Feb/25	23:00	D	For attending shutdown defects in Line and Yearly AMP of LTE and main bay circuit breaker at Kansari ,A/R off of ckt 1 is required. Dia to be kept open at both ends.	ATC Curtailment of 2100 MW in NR Export. To be availed from 15:00 to 23:00 hrs.	Approved	ATC Curtailment of 2100 MW in NR Export. To be availed from 15:00 to 23:00 hrs.
18	WRPC	POWERGRID_WR2	400KV-KANSARI-KANKROLI-1	8/Feb/25	7:00	8/Feb/25	18:00	D	A/R Non Auto mode in Circuit #1 For attending shutdown defects in circuit #2		Approved	
19	WRPC	POWERGRID_WR2	765KV-BANASKANTHA-CHITTORGARH-1	26/Feb/25	15:00	26/Feb/25	23:00	D	YEARLY AMP/For attending shutdown defects in line- A/R Non Auto mode in Circuit #2 For attending shutdown defects in circuit #1, Dia to be kept open at both ends.	ATC Curtailment of 2950 MW in NR Export. To be availed from 15:00 to 23:00 hrs.	Approved	ATC Curtailment of 2950 MW in NR Export. To be availed from 15:00 to 23:00 hrs.
20	WRPC	POWERGRID_WR2	765KV-BANASKANTHA-CHITTORGARH-2	26/Feb/25	7:00	26/Feb/25	18:00	D	A/R Non Auto mode For attending shutdown defects in circuit #1		Approved	
21	WRPC	POWERGRID_WR2	765KV-BANASKANTHA-CHITTORGARH-2	28/Feb/25	15:00	28/Feb/25	23:00	D	Yearly AMP/ For attending shutdown defects in line- A/R Non Auto mode in Circuit #1 For attending shutdown defects in circuit #2, Dia to be kept open at both ends.	ATC Curtailment of 2950 MW in NR Export. To be availed from 15:00 to 23:00 hrs.	Approved	ATC Curtailment of 2950 MW in NR Export. To be availed from 15:00 to 23:00 hrs.
22	WRPC	POWERGRID_WR2	765KV-BANASKANTHA-CHITTORGARH-1	28/Feb/25	7:00	28/Feb/25	18:00	D	A/R Non Auto mode For attending shutdown defects in circuit #2		Approved	
23	ERPC	POWERGRID_ER1	400KV BIHARSHARIF-SAHUPURI(UPPTCL)-1	4/Feb/25	9:00	5/Feb/25	17:30	D	Insulator replacement work at major location		Approved	

24	ERPC	POWERGRID_ER1	400kV BIHARSHARIF-SAHUPURI(UPPTCL)-2	6/Feb/25	9:00	7/Feb/25	17:30	D	Insulator replacement work at major location		Approved	
25	ERPC	POWERGRID_ER1	HVDC PUSAULI+EASTERN SIDE FILTER BUS+AC BYPASS	18/Feb/25	9:00	19/Feb/25	17:30	C	VALVE COOLING PLC HMI RECTIFICATION WORK		Approved	
26	ERPC	POWERGRID_ER1	400kV SASARAM-ALLAHABAD LINE	6/Feb/25	9:00	7/Feb/25	17:30	C	LBB retrofitting works and SCADA validation For Bay 405 & 404		Approved	
27	ERPC	POWERGRID_ER1	400kV SASARAM-ALLAHABAD LINE	12/Feb/25	9:00	12/Feb/25	17:30	D	LBB retrofitting works and SCADA validation For Bay 404R		Approved	
28	ERPC	POWERGRID_ER1	400kV SASARAM-VARANASI LINE	3/Feb/25	9:00	4/Feb/25	17:30	C	LBB retrofitting works and SCADA validation For Bay 402 & 401		Approved	
29	ERPC	POWERGRID_ER1	400kV SASARAM-VARANASI LINE	10/Feb/25	9:00	10/Feb/25	17:30	D	LBB retrofitting works and SCADA validation For Bay 401R		Approved	
30	ERPC	POWERGRID_ER1	765kV GAYA-BALIA LINE	1/Feb/25	9:00	1/Feb/25	17:30	D	Flashover insulator replacement work at location no. 114		Approved	
31	ERPC	POWERGRID_ER1	A/R OF 400kV BIHARSHARIF-SAHUPURI(UPPTCL)-1	6/Feb/25	9:00	7/Feb/25	17:30	D	To facilitate SD work of 400 kV BIHARSHARIF-SAHUPURI(UPPTCL)-2		Approved	
32	ERPC	POWERGRID_ER1	A/R OF 400kV BIHARSHARIF-SAHUPURI(UPPTCL)-2	4/Feb/25	9:00	5/Feb/25	17:30	D	To facilitate SD work of 400 kV BIHARSHARIF-SAHUPURI(UPPTCL)-1		Approved	
33	ERPC	POWERGRID_NR3	765kV SASARAM-FATEHPUR	26/Feb/25	8:00	26/Feb/25	17:30	D	Fixing of CC ring and Insulator Cleaning works		Approved	
34	ERPC	POWERGRID_NR3	765kV GAYA-BALIA	3/Feb/25	8:00	5/Feb/25	17:30	D	insulator replacement		Approved	
35	ERPC	POWERGRID_NR3	765kV GAYA-VARANASI-2	7/Feb/25	8:00	8/Feb/25	17:30	D	Insulator cleaning work		Approved	
36	ERPC	POWERGRID_NR3	400kV BALIA-NAUBATPUR(BGCL)-1	1/Feb/25	8:00	1/Feb/25	17:30	D	Insulator cleaning work		Approved	
37	ERPC	POWERGRID_NR3	400kV MOTIHARI(DMTCL)-GORAKHPUR-1	12/Feb/25	8:00	12/Feb/25	17:30	D	Insulator cleaning work		Approved	
38	ERPC	POWERGRID_NR3	400kV MOTIHARI(DMTCL)-GORAKHPUR-2	13/Feb/25	8:00	13/Feb/25	17:30	D	Insulator cleaning work		Approved	
39	ERPC	POWERGRID_NR3	400kV SASARAM-VARANASI	5/Feb/25	8:00	5/Feb/25	17:30	D	Insulator cleaning work		Approved	
40	ERPC	POWERGRID_NR3	400kV SASARAM-ALLAHABAD	6/Feb/25	8:00	6/Feb/25	17:30	D	Insulator cleaning work		Approved	

ADDITIONAL SHUT DOWN FOR KIND CONSIDERATION IN 227TH OCC MEETING

NAME OF GSS /DIVISION	NAME OF LINE /EQUIPMENT (S/D REQUIRED)	TYPE OF WORK TO BE DONE	DURATION		Basis	ALTERNATIVE SUPPLY ARRANGEMENT	CONSENT OF SE (O&M)/OTHER AGENCIES IF REQUIRED	S/d Status	OCC Remarks
			DATE/TIME	DATE/TIME					
400 KV GSS, Barmer	400 KV Barmer-Rajwest Line	Shifting and Height Raising of 400 KV Rajwest Barmer Line	10.00/ 19.01.2025	18:00Hrs/ 29.01.2025	Continuous	No Supply Disturbance	Consent taken from SE (T&C) Barmer and SE(O&M), JDVVNL Barmer.	Approved	Shutdown may be allowed subject to real time grid condition, no other line outage at both end and no generation evacuation constraint at Rajwest.

Sr No	Details of Transmission Line	From Date	From time	To Date	To time	Basis	Remarks	S/d Status	OCC Remarks
1	765 kV Bikaner Khetri Circuit 1	26.01.2025	19:00	04.02.2025	18:00	Continuous	Top cross arm is damaged.	Approved	RE curtailment would be there during shutdown. NRLDC to carry out study and issue detailed advisory in co-ordination with NLDC in d-5 basis mentioning the total RE curtailment during various scenario during the shutdown period.
2	765 kV Bikaner Khetri Circuit 2	27.01.2025	16:00	02.02.2025	6:00	Daily	Outage will be required during non-solar hours on daily basis to replace the damaged cross arm of circuit 1.	Approved	

SHUT DOWN PROGRAMME OF 80MVAR Bus Reactor of 1500MW NJHPS of SJVN Ltd for the month of Feb.,2025. (Additional Agenda for 227th OCC Meeting)										
Sr No	Line/Equipmt	Category	Duration				Mode	Purpose	Shutdown Status	OCC Remarks
			From		To					
			Date	Time	Date	Time				
1	80MVAR Bus Reactor	A	01.02.2025	0000 Hrs	08.02.2025	18:00 Hrs	Daily	Shutdown required on 80MVAR Bus Reactor (Location.: GIS-2) due to shutdown on 400KV Double Bus Bar System (Busbar-1, Buasbar-2 and Bus Coupler) at GIS-1. Bus PT, which is part of Busbar-1 and Busbar-2 supllies for metering & protection of 80MVAR Bus Reactor also remain in discharge condition. Due to this condition shutdown on 80MVAR Bus Reactor required simultaneously with Busbar-1 and Busbar-2.	Approved	
2	80MVAR Bus Reactor	A	11.02.2025	0000 Hrs	18.02.2025	18:00 Hrs	Daily	Shutdown required on 80MVAR Bus Reactor (Location.: GIS-2) due to shutdown on 400KV Double Bus Bar System (Busbar-1, Buasbar-2 and Bus Coupler) at GIS-1. Bus PT, which is part of Busbar-1 and Busbar-2 supllies for metering & protection of 80MVAR Bus Reactor also remain in discharge condition. Due to this condition shutdown on 80MVAR Bus Reactor required simultaneously with Busbar-1 and Busbar-2.	Approved	

PLANNED SHUT DOWN FOR THE MONTH OF Feb-2025 WHICH ARE TO BE APPROVED BY OCC 227

Name of Transmission Zone : Uttar Pradesh Power Transmission Corporation Limited.

Sl.No.	Details of Transmission Line		Date		Timings		Reason	"Outage Mode (Daily/Continuous)"	Remarks	Shutdown Status	OCC Remarks
1	2	3	4	5	6	7	8	9	10	12	13
1	400 kV Fatehabd Agra	Bay 411, Fatehabd Agra	10.02.2025	10.02.2025	9:00:00	13:00:00	* Annual maintenance work of CT, CB of 411 bay in 400kV Switchyard at >X 65kV S/S Fatehabad Agra. Due to this Shutdown and wor	Continuous		Approved	Element must remain in service with other bay
2	400 kV S/s Gorakhpur	SHUT DOWN OF 125 MVAR REACTOR	03.02.2025	06.02.2025	10:00:00	16:00:00	* SHUT DOWN FOR CENTRIFUSING OF OIL.	Continuous		Approved	Subject to real time grid condition
3	765kV S/S DIV UNNAO	S/D OF TIE BAY(700-02-52)OBRA C LINE	18.02.2025	18.02.2025	9:00	17:00	S/D OF TIE BAY(700-02-52)OBRA C LINE FOR TIMING AND CRM testing of 765kV Circuit Breaker(700-02-52)	Continuous		Approved	
4	765kV S/S DIV UNNAO	S/D OF MAIN BAY NO(700-01-52) OBRA C	17.02.2025	17.02.2025	9:00:00	17:00:00	S/D OF MAIN BAY NO(700-01-52) OBRA C LINE FOR CRM AND TIMING testing of 765kV Circuit Breaker(700-01-52).	Continuous		Approved	
5	400kV MURADNAGAR I	shutdown of 400kv Bus Coupler Bay	17.02.2025	17.02.2025	10:00:00	18:00:00	* shutdown of 400kv Bus Coupler Bay for Breaker Testing and CT tan Delta Test.	Daily		Approved	Subject to real time grid condition
6	400kV S/S DIV BAREILLY	M&R OF 220KV PANTNAGAR BAY	08.02.2025	10.02.2025	9:00:00	18:00:00	* 220KV C.B. Overhauling and other Preventive Maintenance works. No supply affected, maintained through 400KV S/S KASHIPUR	Continuous		Approved	
7	400kV S/S DIV BAREILLY	M&R OF 220KV PANTNAGAR BAY	09.02.2025	09.02.2025	10:00:00	13:00:00	* FOR TESTING OF NEWLY COMMISSIONED 220KV BUS BAR PROTECTION PANEL, SUPPLY OF ALL 220KV FEEDERS AFFECTED DURING THIS PERIOD.	Continuous		Approved	
8	400 KV Obra C	400 KVObra-B- Obra-C line,400 KV Main bay-412,400 KV Tie bay-411	05.02.2025	07.02.2025	8:00:00	18:00:00	400 KV Obra-B-Obra-C line charged since August 2021, Therefore testing is required for bay elements like 400 KV Circuit breaker,C.T., C.V.T,Line Isolator and testing of protection relay pick up and drop off test etc.	Daily		Approved	May be allowed subject to real time grid condition/No other line shutdown at both end
9	400 KV Obra C	400 KV Obra-C-Jaunpur line, 400 KV Main bay-407, Tie bay-408	10.02.2025	12.02.2025	8:00:00	18:00:00	400 KV Obra-C-Jaunpur line also in charged condition since September-2023, requires testing of bay equipment like 400 KV C.B., C.T., C.V.T., Line Isolator, testing of protection function of protection relays and testing of protection fun	Daily		Approved	May be allowed subject to real time grid condition/No other line shutdown at both end
10	400 kV ATPS	G-1 BAY Main Breaker of Anpara Unit 1	05.02.2025	07.02.2025	9:00:00	18:00:00	For replacement of main breaker	Continuous		Conditionally Approved	S/d may be clubbed with unit outage
11	500kV	500 kV HVDC Rihand - Dadri Ckt-1 & Ckt-2	21.01.2025	22.01.2025	08:00 Hrs	18:00 Hrs	to carry out stringing work 765 kV S/C Mainpuri Bara Ckt-1	Daily		Approved	Powergrid to ensure that during the shutdown process, power order shall be bring down to minimum gradually and then trip the poles simultaneously without taking any pole in ground return mode. Same to be followed at the time of synch, after synch of both poles simultaneously, power may be increase gradually without taking any pole in ground return mode.
12	400kV	400kV D/C Kanpur - Ballabgarh TL Ckt-2 & Ckt-3	23.02.2025	24.02.2025	8:00:00	18:00:00	Planned outage for PLC of 765 kV S/C Mainpuri-Bara Ckt-1 T/L	Daily		Approved	May be allowed subject to real time grid condition/CPCC3 consent required
13	400 kV unnao-Agra line	400 kV unnao-Agra line	03.02.2025	07.02.2025	9:00:00	18:00:00	Jumper tightening cleaning and maintenance work	Daily		Approved	May be allowed subject to real time grid condition/No other line shutdown at both end

14	410 bay Jawaharpur TPS	BAY-410(FIROZABAD LINE-2)	05.02.2024	05.02.2025	10:30:00	14:30:00	SF6 GAS FILLING	Continuous	There will be no effect on the power evacuation as Line-1 (Bay-412) will remain charged.	Approved	Element must remain in service with other bay
15	400 KV Unnao-Panki	400 KV Unnao-Panki	10.02.2025	15.02.2025	10:00:00	17:00:00	Jumper tightening cleaning and maintenance work	Daily		Approved	May be allowed subject to real time grid condition/No other line shutdown at both end
16	765/400kV	1000MVA ICT-1 at Anpara C	10.02.2025	14.02.2025	08:00: Hrs	18:00 Hrs	Inspection of tap changer, Attending major oil leakages from ICT & Earthing Transformer and Testing of ICT ,Protection relay , breaker, LA, Isolator , Jack bus jumper tightness	CONTINUOUS		Approved	
17	765kV	765KV Anpara C-Unnao Line	02.02.2025	07.02.2025	08:00: Hrs	18:00 Hrs	Line Main Breaker 7-152 , 7-252 hardware replacement, testing & replacement of closing, tripping assembly along with auxilary switches.	CONTINUOUS		Approved	Utility confirmed that line would in service, only they require s/d of main breaker at Anpara C
18	400/11kV	80MVA ST-2 at Anpara C	03.02.2025	05.02.2025	08:00: Hrs	18:00 Hrs	Routine inspection & Maintenance	Daily		Approved	
19	765kV	765KV Anpara C-Anpara D Line Line	15.02.2025	19.02.2025	08:00: Hrs	18:00 Hrs	Anpara D Line Main Breaker 7-452 , 7-552 Maintenance & Tetsing of protective equipment	CONTINUOUS		Approved	Utility confirmed that line would in service, only they require s/d of main breaker at Anpara C

OUTAGE PLANNING TO BE APPROVED IN 224 TH OCC MEETING

Format I(B):Request For Bus, Bay,ICTs,Reactor,FACTS,FSCs,SVCs etc Outage by Indenting agency to RPC														
Indenting Agency		LPGCL, LALITPUR	For the Month	Feb-25	Date	Jan-25								
Line Details							Proposed Date and Time							
Sl. No.	Name of the Requesting Agency	Voltage Level (kV)	Name of the Element	Owner	Inter-Regional / Intra-Regional	Daily/ Continuous	Reason	From Date	From Time	To Date	To Time	Remarks	Shutdown Status	OCC Remarks
1	LPGCL Lalitpur	765/21 KV	LPGCL Generator Transformer # 2 (765 KV / 21 KV, 3 X 275 MVA)	LPGCL	Intra-Regional	Continuous	For Preventive checks of Unit#2 associated GT-bay Clamp & connectors tightness chacking , GT & UT Monsoon protection & To attend oil leakage if any.	10-Feb-2025	10:00 Hrs.	5-Mar-2025	18:00 Hrs.	UPPCL Approved outage of LPGCL Unit#2 (660 MW) For AOH	Approved	
2	LPGCL Lalitpur	765 KV	LPGCL 765 KV Main Bus-1	LPGCL	Intra-Regional	Daily	For Preventive checks of Main Bus-1 associated Clamp & connectors tightness chacking .	13-Feb-2025	10:00 Hrs.	13-Feb-2025	18:00 Hrs.	During the period LPGCL Unit#2 under AOH and other running units along with all out going lines will be in service through main bus-2 and there will be not any constrained in power evacuation.	Approved	
3	LPGCL Lalitpur	765 KV	LPGCL 765 KV Main Bus-2	LPGCL	Intra-Regional	Daily	For Preventive checks of Main Bus-2 associated Clamp & connectors tightness chacking .	14-Feb-2025	10:00 Hrs.	14-Feb-2025	18:00 Hrs.	During the period LPGCL Unit#2 under AOH and other running units along with all out going lines will be in service through main bus-1 and there will be not any constrained in power evacuation.	Approved	

Sub: Request for shutdown of 400 KV D/C Baglihar Kishanpur transmission line

S. No.	Name of the feeder	No. of days	Dates	Time
1	400 KV D/C Baglihar Kishenpur-III & 400 KV D/C Baglihar New Wanpoh.	Three	2 nd , 3 rd & 4 th of Feb 2025.	Daily basis (0800 hrs to 1700 hrs)
2	400 KV D/C Baglihar Kishenpur-II.	Five	5 th , 6 th , 7 th , 8 th & 9 th of February 2025	Daily basis (0800 hrs to 1700 hrs)
3	400 KV D/C Baglihar Kishenpur-I.	Five	10 th , 11 th , 12 th , 13 th & 14 th of February 2025	Daily basis (0800 hrs to 1700 hrs)

OCC Remarks

Subject to real time grid conditions, May be allowed after 13:00Hrs on daily basis if urgent due to very low voltage scnerio (360-370KV) in JK during morning hours due to peak winter condition. Only one circuit s/d would be given from both end at a time.

Shutdown Status:

Approved

POWERGRID NORTHERN REGION-II

SUBJECT :- SD REQUEST FOR TRANSMISSION ELEMENTS for 227th OCC MEETING

S.N.	Details of Transmission Element		Category of element	DURATION				Daily/ Continuous	Reason	S/d Status	NRLDC Remarks
	NAME OF THE ELEMENT AND SUBSTATION			FROM		TO					
				DATE	TIME	DATE	TIME				
X-3	For O&M activity										
1	211 Bay of Pakhowal Line at Ludhiana SS		A	18.02.2025	0900 Hrs	19.02.2025	1800 Hrs	CONTINUOUS	CB Drive Overhauling work	Approved	Element must remain in service with TBC
2	212 Bay of Doraha Line at Ludhiana SS		A	20.02.2025	0900 Hrs	21.02.2025	1800 Hrs	CONTINUOUS	CB Drive Overhauling work	Approved	Element must remain in service with TBC
3	220 kV PSEB-3 Bay (Bay No. 203) at Moga SS		B	01.02.2025	8:00	03.02.2025	18:00	CONTINUOUS	CB Drive Overhauling work	Approved	Element must remain in service with TBC
4	220 kV PSEB-4 Bay (Bay No. 205) at Moga SS		B	05.02.2025	8:00	07.02.2025	18:00	CONTINUOUS	CB Drive Overhauling work	Approved	Element must remain in service with TBC
5	220 kV ICT-3 Bay (Bay No. 209) at Moga SS		B	09.02.2025	8:00	11.02.2025	18:00	CONTINUOUS	CB Drive Overhauling work	Approved	Element must remain in service with TBC
6	400KV Bus Reactor 1 Main Bay(Bay No 407) at Patiala SS		A	01.02.2025	09.00	04.02.2025	17:30	CONTINUOUS	Overhauling of Drive mechanism of CB more than 10 years old	Approved	Element must remain in service with other bay
7	400KV Bus-1 at Nalagarh		A	01.02.2025	0900Hrs	10.02.2025	1800Hrs	CONTINUOUS	For Installtion testing and commissioning of New Bus bar protection	Approved	
8	400KV Bus-2 at Nalagarh		A	14.02.2025	0900Hrs	23.01.2025	1800Hrs	CONTINUOUS	For Installtion testing and commissioning of New Bus bar protection	Approved	

POWERGRID NORTHERN REGION-I

SUBJECT :- SD REQUEST FOR TRANSMISSION ELEMENTS for 227th OCC MEETING

S.No.	ELEMENTS	OWNER	MODE	DURATION				PURPOSE	S/d Status	OCC Remarks
				FROM		TO				
				DATE	TIME	DATE	TIME			
765kV/400kV/220kV/132kV Lines										
1	765kV S/C Jhatikara to Bhiwani T/L	PGCIL	D	01-02-2025	06:00	03-02-2025	19:00	stringing work of under construction 765 kV D/C Khetri Narela transmission line.	Approved	
2	765KV-SIKAR-II-ALIGARH-1	PGCIL	D	16.01.2025	15:00	16.01.2025	23:00	Construction Work For Integration of Tie Bay with 703L	Approved	
3	765KV-SIKAR-II-ALIGARH-2	PGCIL	D	17.01.2025	15:00	17.01.2025	23:00	Construction Work For Integration of Tie Bay with 706L	Approved	
4	400 KV BAHADURGARH(PG)-KABULPUR(HV) (PG) CKT-1	PGCIL	D	19.02.2025	09:00	19.02.2025	18:00	TIE BAY LBB PROTECTION TESTING	Approved	May be allowed subject to real time grid condition/No other line shutdown at both end
5	400 KV BAWANA CCGTB(DTL)-BAHADURGARH(PG) (PG) CKT-1	PGCIL	D	11.02.2025	09:00	11.02.2025	18:00	TIE BAY LBB PROTECTION TESTING	Approved	May be allowed subject to real time grid condition/No other line shutdown at both end
6	400 KV BAHADURGARH-SONIPAT (PG) CKT-1	PGCIL	D	18.02.2025	09:00	18.02.2025	18:00	TIE BAY LBB PROTECTION TESTING	Approved	May be allowed subject to real time grid condition/No other line shutdown at both end
7	400 KV BAHADURGARH-SONIPAT (PG) CKT-2	PGCIL	D	25.02.2025	09:00	25.02.2025	18:00	TIE BAY LBB PROTECTION TESTING	Approved	May be allowed subject to real time grid condition/No other line shutdown at both end
8	220 KV D/C Ballabgarh-Chakri Dadri LILO Samaypur-Chakri Dadri Line	BBMB	D	18.02.2025	09:00	19.02.2025	18:00	for Construction of 765kV D/C Khetri-Narela TL as per the stringing plan	Approved	May be allowed subject to BBMB consent
9	132 KV S/C Jhajjar to Beri Transmission Line	HVPNL	D	26.02.2025	09:00	27.02.2025	18:00	for Construction of 765kV D/C Khetri-Narela TL as per the stringing plan		Not in perview of NRLDC/ Utility may directly coordinate with Haryana
10	220 KV D/C Jajj-Rai Transmission line	HVPNL	D	14.02.2025	09:00	15.02.2025	18:00	for the overhead crossing of under construction LILO of 765 KV Bhiwani - Meerut line at Narela SS.		Not in perview of NRLDC/ Utility may directly coordinate with Haryana
11	4000 KV D/C Kabulpur- Dipalpur Transmission line	JHAJJAR KT TRANSCO PRIVATE LIMITED	D	21.02.2025	09:00	22.02.2025	18:00	for the overhead crossing of under construction LILO of 765 KV Bhiwani - Meerut line at Narela SS.	Approved	May be allowed subject to real time grid condition/No other line shutdown at both end/Haryana consent
12	220 kV D/C Dhanona-Deroli Ahir transmission line circuit-I	HVPNL	D	1-Feb-25	06:00	3-Feb-25	19:00	stringing work of under construction 765 kV D/C Khetri Narela transmission line.		Not in perview of NRLDC/ Utility may directly coordinate with Haryana
13	220 kV D/C Dhanona-Deroli Ahir transmission line circuit-II	HVPNL	D	1-Feb-25	06:00	3-Feb-25	19:00	stringing work of under construction 765 kV D/C Khetri Narela transmission line.		Not in perview of NRLDC/ Utility may directly coordinate with Haryana
14	132 kV S/C Mahendragarh-Kanina transmission line	HVPNL	D	7-Feb-25	06:00	9-Feb-25	19:00	stringing work of under construction 765 kV D/C Khetri Narela transmission line.		Not in perview of NRLDC/ Utility may directly coordinate with Haryana

15	132 kV D/C Dhanona-Nangal Mohanpur transmission line circuit-I	HVPNL	D	13-Feb-25	06:00	15-Feb-25	19:00	stringing work of under construction 765 kV D/C Khetri Narela transmission line.		Not in perview of NRLDC/ Utility may directly coordinate with Haryana
16	132 kV D/C Dhanona-Nangal Mohanpur transmission line circuit-II	HVPNL	D	13-Feb-25	06:00	15-Feb-25	19:00	stringing work of under construction 765 kV D/C Khetri Narela transmission line.		Not in perview of NRLDC/ Utility may directly coordinate with Haryana
17	400 kV D/C Neemrana- Dhanona transmission line circuit-I	Indigrid	D	19-Feb-25	06:00	21-Feb-25	19:00	stringing work of under construction 765 kV D/C Khetri Narela transmission line.	Approved	May be allowed subject to real time grid condition/Haryana consent/ Utility may take shutdown of Mahindergarh-Dhanoda also as line is by passed
18	400 kV D/C Neemrana- Dhanona transmission line circuit-II	Indigrid	D	19-Feb-25	06:00	21-Feb-25	19:00	stringing work of under construction 765 kV D/C Khetri Narela transmission line.	Approved	May be allowed subject to real time grid condition/Haryana consent/ Utility may take shutdown of Mahindergarh-Dhanoda also as line is by passed
19	220 kV D/C Dhanona-Kanina transmission line circuit-I	HVPNL	D	25-Feb-25	06:00	27-Feb-25	19:00	stringing work of under construction 765 kV D/C Khetri Narela transmission line.		Not in perview of NRLDC/ Utility may directly coordinate with Haryana
20	220 kV D/C Dhanona-Kanina transmission line circuit-II	HVPNL	D	25-Feb-25	06:00	27-Feb-25	19:00	stringing work of under construction 765 kV D/C Khetri Narela transmission line.		Not in perview of NRLDC/ Utility may directly coordinate with Haryana
21	400kV D/C Dhanaunda to Daulatabad T/L circuit-I	HVPNL	D	7-Feb-25	06:00	9-Feb-25	19:00	stringing work of under construction 765 kV D/C Khetri Narela transmission line.	Approved	May be allowed subject to real time grid condition/Haryana consent
22	400kV D/C Dhanaunda to Daulatabad T/L circuit-II	HVPNL	D	7-Feb-25	06:00	9-Feb-25	19:00	stringing work of under construction 765 kV D/C Khetri Narela transmission line.	Approved	May be allowed subject to real time grid condition/Haryana consent
23	220KV S/C Charkhi Dadri – REWARI T/L CKT I	HVPNL	D	01-Feb-25	06:00	03-Feb-25	19:00	stringing work of under construction 765 kV D/C Khetri Narela transmission line.	Approved	May be allowed subject to BBMB consent
24	132KV D/C Kosli to Matanhail T/L CKT-I	HVPNL	D	07-Feb-25	06:00	09-Feb-25	19:00	stringing work of under construction 765 kV D/C Khetri Narela transmission line.		Not in perview of NRLDC/ Utility may directly coordinate with Haryana
25	132KV D/C Kosli to Matanhail T/L CKT-II	HVPNL	D	07-Feb-25	06:00	09-Feb-25	19:00	stringing work of under construction 765 kV D/C Khetri Narela transmission line.		Not in perview of NRLDC/ Utility may directly coordinate with Haryana
26	400kV D/C Jhajjar to Daulatabad T/L CKT-I	HVPNL	D	13-Feb-25	08:00	15-Feb-25	16:00	stringing work of under construction 765 kV D/C Khetri Narela transmission line.	Approved	May be allowed subject to real time grid condition/Haryana & Jhajjar consent(08:00-16:00Hrs)
27	400kV D/C Jhajjar to Daulatabad T/L CKT-II	HVPNL	D	13-Feb-25	08:00	15-Feb-25	16:00	stringing work of under construction 765 kV D/C Khetri Narela transmission line.	Approved	May be allowed subject to real time grid condition/Haryana & Jhajjar consent(08:00-16:00Hrs)
28	400 kV Hisar to Bhiwani transmission line CKT I	PGCIL	D	05-Feb-25	06:00	07-Feb-25	19:00	stringing work of under construction 765 kV D/C Khetri Narela transmission line.	Approved	May be allowed subject to real time grid condition
29	400 kV Hisar to Bhiwani transmission line CKT II	PGCIL	D	05-Feb-25	06:00	07-Feb-25	19:00	stringing work of under construction 765 kV D/C Khetri Narela transmission line.	Approved	May be allowed subject to real time grid condition
30	220 kV Fatehgarh-3-RSVPL (201)	PGCIL	Daily	02.02.2025	19:00	02.02.2025	23:00	For Bay extension works, To avoid induction during movement of machinery, T&P.	Approved	May be given from 19:00Hrs
31	220 kV Fatehgarh-3-RSRPL (202)	PGCIL	Daily	03.02.2025	19:00	03.02.2025	23:00	For Bay extension works, To avoid induction during movement of machinery, T&P.	Approved	May be given from 19:00Hrs
32	220 kV Fatehgarh-3- Altra Xergy (204)	PGCIL	Daily	04.02.2025	19:00	04.02.2025	23:00	For Bay extension works, To avoid induction during movement of machinery, T&P.	Approved	May be given from 19:00Hrs

33	220 kV Fatehgarh-3- RSAPL (210)	PGCIL	Daily	05.02.2025	19:00	05.02.2025	23:00	For Bay extension works, To avoid induction during movement of machinery, T&P.	Approved	May be given from 19:00Hrs
34	400 kV Fatehgarh-3-Fatehgarh-2 ckt-1	PGCIL	Daily	06.02.2025	17:00	06.02.2025	23:00	For Bay extension works, To avoid induction during movement of machinery, T&P.	Approved	May be given from 17:00Hrs
35	400 kV Fatehgarh-3-Fatehgarh-2 ckt-2	PGCIL	Daily	07.02.2025	17:00	07.02.2025	23:00	For Bay extension works, To avoid induction during movement of machinery, T&P.	Approved	May be given from 17:00Hrs
36	400kV fatehgarh-3 Jaisalmer-2 ckt-1	PGCIL	Daily	09.02.2025	17:00	09.02.2025	23:00	For Bay extension works, To avoid induction during movement of machinery, T&P.	Approved	May be given from 17:00Hrs
37	400kV fatehgarh-3 Jaisalmer-2 ckt-2	PGCIL	Daily	10.02.2025	17:00	10.02.2025	23:00	For Bay extension works, To avoid induction during movement of machinery, T&P.	Approved	May be given from 17:00Hrs
38	400 KV MANDOLA(PG)-MAHARANIBAGH(PG) (DTL) CKT-1	PGCIL	Daily	17.02.2025	13:00	17.02.2025	17:00	Earthwire Paying out between Dear End to Gantry in Maharanibagh Substation	Rejected	Powergrid may apply the s/d in d-5 basis and confirm whether all shutdown at Maharanibagh is required simultaneously
39	400 KV BAWANA(DV)-MAHARANIBAGH(PG) (DTL) CKT-2	PGCIL	Daily	17.02.2025	13:00	17.02.2025	17:00	Earthwire Paying out between Dear End to Gantry in Maharanibagh Substation	Rejected	Powergrid may apply the s/d in d-5 basis and confirm whether all shutdown at Maharanibagh is required simultaneously
40	400 KV BAWANA(DV)-MAHARANIBAGH(PG) (DTL) CKT-1	PGCIL	Daily	17.02.2025	13:00	17.02.2025	17:00	Earthwire Paying out between Dear End to Gantry in Maharanibagh Substation	Rejected	Powergrid may apply the s/d in d-5 basis and confirm whether all shutdown at Maharanibagh is required simultaneously
41	400 KV MANDOLA(PG)-MAHARANIBAGH(PG) (DTL) CKT-2	PGCIL	Daily	17.02.2025	13:00	17.02.2025	17:00	Earthwire Paying out between Dear End to Gantry in Maharanibagh Substation	Rejected	Powergrid may apply the s/d in d-5 basis and confirm whether all shutdown at Maharanibagh is required simultaneously
42	765KV Bhadla-II Sikar-II	PGCIL	Daily	28.01.2025	15:00	29.01.2025	23:00	Insulator replacement, Grading ring placement etc.	Approved	
400/220kV BUS/ Bus REACTOR /LR										
1	765KV-BUS-1 @ SIKAR-II	PGCIL	C	20.01.2025	15:00	21.01.2025	23:00	Construction Work For Integration of 701 & 704 Bays with 765kV Bus-1	Approved	
2	330 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTCL) CKT-1 @BHADLA_2 (PG)	PGCIL	Daily	20.01.2025	17:00	21.01.2025	23:00	For CSD Fine Tuning	Approved	
3	330 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTCL) CKT-2 @BHADLA_2 (PG)	PGCIL	Daily	22.01.2025	17:00	23.01.2025	23:00	For CSD Fine Tuning	Approved	
4	400 KV KOLAYAT SOLAR NTPC_1 (NTPC_KOLAYAT SL)-BHADLA_2 (PG) (NTPC_KOLAYAT SL) CKT-1	PGCIL	Daily	20.01.2025	19:00	21.01.2025	23:00	Installation of Spacer in Jack Bus of the 441 Bay	Approved	May be given from 19:00Hrs
5	Fatehgarh-3 400/220 kV 500 MVA ICT 1	PGCIL	Daily	11.02.2025	17:00	11.02.2025	23:00	AMP Works	Approved	May be given from 17:00Hrs
6	Fatehgarh-3 400/220 kV 500 MVA ICT 1	PGCIL	Daily	12.02.2025	17:00	12.02.2025	23:00	AMP Works	Approved	May be given from 17:00Hrs
7	Fatehgarh-3 400/220 kV 500 MVA ICT 3	PGCIL	Daily	13.02.2025	17:00	13.02.2025	23:00	AMP Works	Approved	May be given from 17:00Hrs
8	Fatehgarh-3 400/220 kV 500 MVA ICT 3	PGCIL	Daily	14.02.2025	17:00	14.02.2025	23:00	AMP Works	Approved	May be given from 17:00Hrs
9	Fatehgarh-3 400/220 kV 500 MVA ICT 4	PGCIL	Daily	16.02.2025	17:00	16.02.2025	23:00	AMP Works	Approved	May be given from 17:00Hrs
10	Fatehgarh-3 400/220 kV 500 MVA ICT 4	PGCIL	Daily	17.02.2025	17:00	17.02.2025	23:00	AMP Works	Approved	May be given from 17:00Hrs
11	Fatehgarh-3 400/220 kV 500 MVA ICT 2	PGCIL	Daily	18.02.2025	17:00	18.02.2025	23:00	AMP Works	Approved	May be given from 17:00Hrs
12	Fatehgarh-3 400/220 kV 500 MVA ICT 2	PGCIL	Daily	19.02.2025	17:00	19.02.2025	23:00	AMP Works	Approved	May be given from 17:00Hrs
13	Fatehgarh-3 413 Bay	PGCIL	Continuo us	21.02.2025	15:00	21.02.2025	23:00	For 413 CB Foundation strengthening (Civil) works for compliance of Vigilence observation	Approved	May be given from 15:00Hrs
14	400 kV Fatehgarh-3 Bus-2	PGCIL	Daily	23.02.2025	17:00	23.02.2025	23:00	AMP works	Approved	May be given from 17:00Hrs

15	400 kV Fatehgarh-3 Bus-1	PGCIL	Daily	24.02.2025	17:00	24.02.2025	23:00	AMP works	Approved	May be given from 17:00Hrs
16	220 kV Fatehgarh-3 Bus-2	PGCIL	Daily	25.02.2025	19:00	25.02.2025	23:00	For Bay extension works, To avoid induction during movement of machinery, T&P.	Approved	May be given from 19:00Hrs
17	220 kV Fatehgarh-3 Bus-2	PGCIL	Daily	26.02.2025	19:00	26.02.2025	23:00	AMP works	Approved	May be given from 19:00Hrs
18	220 kV Fatehgarh-3 Bus-1	PGCIL	Daily	27.02.2025	19:00	27.02.2025	23:00	AMP works	Approved	May be given from 19:00Hrs
19	220 kV Fatehgarh-3 Bus-1	PGCIL	Daily	28.02.2025	19:00	28.02.2025	23:00	For Bay extension works, To avoid induction during movement of machinery, T&P.	Approved	May be given from 19:00Hrs
20	Bus Reactor-1 125 MVAR Fatehgarh-3	PGCIL	Daily	20.02.2025	15:00	20.02.2025	23:00	AMP works	Approved	Subject to real time grid condition
21	Bus Reactor-2 125 MVAR Fatehgarh-3	PGCIL	Daily	22.02.2025	15:00	22.02.2025	23:00	AMP works	Approved	Subject to real time grid condition
765 /400/220kV ICT/STATCOMS/BUS Reactor										
1	+/-150MVAr VSC-1 Branch for STATCOM Station-1 at Fatehgarh-2 (Bay-RB10-RB11 Bay)	PGCIL	Daily	18-02-2025	17:00	19-02-2025	23:59	For AMP works	Approved	May be given from 17:00Hrs
2	+/-150MVAr VSC-2 Branch for STATCOM Station-1 at Fatehgarh-2 (Bay-RB10-RB12 Bay)	PGCIL	Daily	20-02-2025	17:00	21-02-2025	23:59	For AMP works	Approved	May be given from 17:00Hrs
3	+/-150MVAr VSC-1 Branch for STATCOM Station-2 at Fatehgarh-2 (Bay-RB11-RB11 Bay)	PGCIL	Daily	22-02-2025	17:00	23-02-2025	23:59	For AMP works	Approved	May be given from 17:00Hrs
4	+/-150MVAr VSC-2 Branch for STATCOM Station-2 at Fatehgarh-2 (Bay-RB11-RB12 Bay)	PGCIL	Daily	24-02-2025	17:00	25-02-2025	23:59	For AMP works	Approved	May be given from 17:00Hrs
5	+/-150MVAr MSR Branch for STATCOM Station-1 at Fatehgarh-2 (Bay-RB10-RB41 Bay)	PGCIL	Daily	26-02-2025	17:00	27-02-2025	23:59	For AMP works	Approved	May be given from 17:00Hrs
6	+/-150MVAr MSC-1 Branch for STATCOM Station-1 at Fatehgarh-2 (Bay-RB10-RB51 Bay)	PGCIL	Daily	28-02-2025	17:00	29-02-2025	23:59	For AMP works	Approved	May be given from 17:00Hrs
7	+/-150MVAr MSC-2 Branch for STATCOM Station-1 at Fatehgarh-2 (Bay-RB10-RB52 Bay)	PGCIL	Daily	30-02-2025	17:00	31-02-2025	23:59	For AMP works	Approved	May be given from 17:00Hrs
8	+/-150MVAr MSR Branch for STATCOM Station-2 at Fatehgarh-2 (Bay-RB11-RB41 Bay)	PGCIL	Daily	07-02-2025	17:00	08-02-2025	23:59	For AMP works	Approved	May be given from 17:00Hrs
9	+/-150MVAr MSC-1 Branch for STATCOM Station-2 at Fatehgarh-2 (Bay-RB11-RB51 Bay)	PGCIL	Daily	09-02-2025	17:00	10-02-2025	23:59	For AMP works	Approved	May be given from 17:00Hrs
10	+/-150MVAr MSC-2 Branch for STATCOM Station-2 at Fatehgarh-2 (Bay-RB11-RB52 Bay)	PGCIL	Daily	11-02-2025	17:00	12-02-2025	23:59	For AMP works	Approved	May be given from 17:00Hrs
11	400/220 KV 500 MVA ICT 2 AT BAHADURGARH(PG)	PGCIL	Daily	19.02.2025	9:00	19.02.2025	18:00	AMP/ TIE BAY LBB PROTECTION TESTING	Approved	Other ICT must be in service during shutdown/Load to be managed by Haryana
12	400/220 KV 315 MVA ICT 1 AT BAHADURGARH(PG)	PGCIL	Daily	11.02.2025	9:00	11.02.2025	18:00	TIE BAY LBB PROTECTION TESTING	Approved	Other ICT must be in service during shutdown/Load to be managed by Haryana
13	400/220 KV 500 MVA ICT 3 AT BAHADURGARH(PG)	PGCIL	Daily	18.02.2025	9:00	18.02.2025	18:00	TIE BAY LBB PROTECTION TESTING	Approved	Other ICT must be in service during shutdown/Load to be managed by Haryana
765/400KV/220 BAY										
1	431_Tie Bay Pole-3 at Kurukshetra	PGCIL	Continuo us	20.02.2025	08:00	25.02.2025	18:00	FOR CB INSPECTION AND RECTIFICATION WORKS	Approved	
2	433_Tie Bay Pole-4 at Kurukshetra	PGCIL	Continuo us	26-Feb-25	08:00	31-02-2025	18:00	FOR CB INSPECTION AND RECTIFICATION WORKS	Approved	
3	Fatehgarh-3 413 Bay	PGCIL	Continuo us	21.02.2025	15:00	21.02.2025	23:00	For 413 CB Foundation strengthening (Civil) works for compliance of Vigilance observation	Approved	May be given from 15:00Hrs

Additional Outage Proposal of NR-3 -OCC-227(FEB-25)

SL	OCC Number	Name of Requesting Agency	Element Name	Daily/ Continuous	Reason	From Date	From Time	To Date	To Time	Remarks	Shutdown Status	OCC Remarks
1	OCC_227	PGYTL	765 KV RAMPUR_PRSTL - GHATAMPUR TPS (UP) CKT-1	Daily	For the replacements of damaged insulators due to Bird Bite	24.01.2025	8:00	25.01.2025	17:30		Approved	
2	OCC_227	NR-3	500 KV HVDC Balia-Bhiwadi (PG) Ckt-1	Daily	For replacement of Porcelain insulator with Polymer insulator	01.02.2025	7:00	10.02.2025	18:00		Approved	
3	OCC_227	NR-3	500 KV HVDC Balia-Bhiwadi (PG) Ckt-2	Daily	For replacement of Porcelain insulator with Polymer insulator	01.02.2025	7:00	10.02.2025	18:00		Approved	
4	OCC_227	NR-3	400 KV Kanpur-Ballabgarh-2	Daily	For replacement of Porcelain insulator with Polymer insulator	26.02.2025	8:00	26.02.2025	18:00		Approved	May be clubbed with shutdown request of UP
5	OCC_227	NR-3	400 KV Kanpur-Ballabgarh-3	Daily	For replacement of Porcelain insulator with Polymer insulator	27.02.2025	8:00	28.02.2025	18:00		Approved	May be clubbed with shutdown request of UP
6	OCC_227	NR-3	400KV Agra-Ballabgarh	Daily	For overhead crossing work of 765 KV DC Neemrana-II-Bareilly Transmission Line	25.02.2025	7:00	27.02.2025	19:00		Approved	May be allowed subject to real time grid condition/No other line shutdown at both end

NRPC Consent requested by WR2 Region

1	OCC_587	POWERGRID_WR2	765KV-BINA-JABALPUR-2	D	TERMINAL EQUIPMENT MAINTENANCE work and attending S/D nature defect in line & For Taking Spare Phase in service and R ph to be taken Out at jabalpur Ps end (Spare phase Out since 30.12.2023), Dia to be kept open at both ends.	12/Feb/2025	7:00	12/Feb/2025	18:00	PG-WR2-JABALPUR-PS/NRPC Approval required.		NRPC Approval not required
2	OCC_587	POWERGRID_WR2	765KV-BINA-JABALPUR-1	D	A/R in non auto required to attend S/D NATURE DEFECTS in 765KV-BINA-JABALPUR-2	12/Feb/2025	7:00	12/Feb/2025	18:00	PG-WR2-JABALPUR-PS/NRPC Approval required.		NRPC Approval not required
3	OCC_587	POWERGRID_WR2	765KV-BINA-JABALPUR-2 L/R@ JABALPUR - 765KV	D	For Taking Spare Phase in service and R ph to be taken Out (Spare phase Out since 30.12.2023)	12/Feb/2025	7:00	12/Feb/2025	18:00	PG-WR2-JABALPUR-PS/NRPC Approval required.		NRPC Approval not required
4	OCC_587	POWERGRID_WR2	765KV-BINA-JABALPUR-2	D	attending S/D nature defect in line and For Normalization of spare Reactor at jabalpur Ps end , Dia to be kept open at both ends.	24/Feb/2025	7:00	24/Feb/2025	13:30	PG-WR2-JABALPUR-PS/NRPC Approval required.		NRPC Approval not required
5	OCC_587	POWERGRID_WR2	765KV-BINA-JABALPUR-1	D	A/R in non auto required to attend S/D NATURE DEFECTS in 765KV-BINA-JABALPUR-2	24/Feb/2025	7:00	24/Feb/2025	13:30	PG-WR2-JABALPUR-PS/NRPC Approval required.		NRPC Approval not required
6	OCC_587	POWERGRID_WR2	765KV-BINA-JABALPUR-2 L/R@ JABALPUR - 765KV	D	For Normalization of spare Reactor at jabalpur Ps end	24/Feb/2025	7:00	24/Feb/2025	13:30	PG-WR2-JABALPUR-PS/NRPC Approval required.		NRPC Approval not required
7	OCC_587	POWERGRID_WR2	765KV-VINDHYACHAL(PS)-JABALPUR-2	D	attending S/D nature defect in line , Dia to be kept open at both ends.	25/Feb/2025	9:00	25/Feb/2025	18:00	PG-WR2-JABALPUR-PS/NRPC Approval required.	Approved	ATC Curtailment of 1100 MW in NR Import
8	OCC_587	POWERGRID_WR2	765KV-VINDHYACHAL(PS)-JABALPUR-1	D	A/R in non auto required to attend S/D NATURE DEFECTS in 765KV-VINDHYACHAL(PS)-JABALPUR-2	25/Feb/2025	9:00	25/Feb/2025	18:00	PG-WR2-JABALPUR-PS/NRPC Approval required.		NRPC Approval not required
9	OCC_587	POWERGRID_WR2	765KV-VINDHYACHAL(PS)-JABALPUR-2 L/R@ JABALPUR - 765KV	D	AMP of Line Reactor & Spare rotation work at jabalpur Ps end , dia to be kept open both side	25/Feb/2025	9:00	25/Feb/2025	13:30	PG-WR2-JABALPUR-PS/NRPC Approval required.		NRPC Approval not required

10	OCC_587	POWERGRID_WR2	765KV-SASAN-VINDHYACHAL(PS)-1	D	Line Terminal Equipment AMP at Vindhyachal(PS), Dia to be kept open at both ends.	05/Feb/2025	7:00	05/Feb/2025	18:00	PG-WR2-VINDHYACHAL-(PS)/NRPC Approval required.		NRPC Approval not required
11	OCC_587	POWERGRID_WR2	765KV-SASAN-VINDHYACHAL(PS)-2	D	Line Terminal Equipment AMP at Vindhyachal(PS), Dia to be kept open at both ends.	10/Feb/2025	7:00	10/Feb/2025	18:00	PG-WR2-VINDHYACHAL-(PS)/NRPC Approval required.		NRPC Approval not required
12	OCC_587	POWERGRID_WR2	765KV-SATNA-VINDHYACHAL(PS)-2	D	to attend S/D NATURE DEFECTS in line and LR Spare Rotation Work at Vindhyachal(PS). Satna 2 Yph out since 18.11.2024, Dia to be kept open at both ends.	12/Feb/2025	7:00	12/Feb/2025	18:00	PG-WR2-VINDHYACHAL-(PS)/NRPC Approval required.	Approved	ATC Curtailment of 750 MW in NR Import
13	OCC_587	POWERGRID_WR2	765KV-SATNA-VINDHYACHAL(PS)-2 L/R@ VINDHYACHAL(PS) - 765KV	D	LR Spare Rotation Work at Vindhyachal(PS). Satna 2 Yph out since 18.11.2024	12/Feb/2025	7:00	12/Feb/2025	18:00	PG-WR2-VINDHYACHAL-(PS)/NRPC Approval required.		NRPC Approval not required
14	OCC_587	POWERGRID_WR2	765KV-SATNA-VINDHYACHAL(PS)-2	D	Simultaneous outage of 765KV-SATNA-VINDHYACHAL(PS)-2 and 765KV-SASAN-SATNA-2 is required for Conductor repair work at location between 73 - 74. A/R off of Ckt 1 and Dia to be Kept open at both ends.	15/Feb/2025	7:00	15/Feb/2025	19:00	PG-WR2-VINDHYACHAL-TLM/NRPC Approval required.	Approved	ATC Curtailment of 750 MW in NR Import
15	OCC_587	POWERGRID_WR2	765KV-SASAN-SATNA-2	D	At Loc 83-84, this line undercross 765KV-SATNA-VINDHYACHAL(PS)-2 line at loc 73-74. Hence simultaneous Outage of both line required. Dia to be Kept open at both ends.	15/Feb/2025	7:00	15/Feb/2025	19:00	PG-WR2-VINDHYACHAL-TLM/NRPC Approval required.		NRPC Approval not required
16	OCC_587	POWERGRID_WR2	765KV-SATNA-VINDHYACHAL(PS)-1	C	Line Reactor CB Healthiness check by OEM at Vindhyachal(PS). Dia to be kept open at both ends.	25/Feb/2025	7:00	28/Feb/2025	18:00	PG-WR2-VINDHYACHAL-(PS)/NRPC Approval required.	Approved	ATC Curtailment of 750 MW in NR Import
17	OCC_587	POWERGRID_WR2	765KV-SATNA-VINDHYACHAL(PS)-1 L/R@ VINDHYACHAL(PS) - 765KV	C	Line Reactor CB Healthiness check by OEM at Vindhyachal(PS). Dia to be kept open at both ends.	25/Feb/2025	7:00	28/Feb/2025	18:00	PG-WR2-VINDHYACHAL-(PS)/NRPC Approval required.		NRPC Approval not required
18	OCC_587	POWERGRID_WR2	765KV-SATNA-BINA-1	D	Shutdown nature defects reactification by Bina TLM. For taking Spare LR unit in service in place of Y-ph LR unit Bus-1 side at BINA end,, Dia to be kept open at both ends.	11/Feb/2025	7:00	11/Feb/2025	18:00	PG-WR2-BINA//NRPC Approval required.	Approved	ATC Curtailment of 750 MW in NR Import
19	OCC_587	POWERGRID_WR2	765KV-SATNA-BINA-2	D	Shutdown nature defects reactification by Bina TLM, Dia to be kept open at both ends.	12/Feb/2025	7:00	12/Feb/2025	18:00	PG-WR2-BINA//NRPC Approval required.	Approved	ATC Curtailment of 750 MW in NR Import
20	OCC_587	POWERGRID_WR2	765KV-BINA-JABALPUR-2	D	For Line terminal equipment AMP ,for Scheme Rectification work , Dia to be kept open at both ends.	13/Feb/2025	7:00	13/Feb/2025	18:00	PG-WR2-BINA//NRPC Approval required.		NRPC Approval not required
21	OCC_587	POWERGRID_WR2	765KV-BINA-JABALPUR-1	D	A/R in non auto required to attend S/D NATURE DEFECTS in 765KV-BINA-JABALPUR-2	13/Feb/2025	7:00	13/Feb/2025	18:00	PG-WR2-BINA//NRPC Approval required.		NRPC Approval not required

22	OCC_587	POWERGRID_WR2	765KV-BINA-JABALPUR-3	D	For Line terminal equipment AMP, for Scheme Rectification work , Dia to be kept open at both ends.	15/Feb/2025	7:00	15/Feb/2025	18:00	PG-WR2-BINA/NRPC Approval required.		NRPC Approval not required
23	OCC_587	POWERGRID_WR2	765KV-SATNA-BINA-1	D	For taking Y-ph LR unit in service in place of spare reactor unit Bus-1 side at BINA end,, Dia to be kept open at both ends.	24/Feb/2025	7:00	24/Feb/2025	14:00	PG-WR2-BINA//NRPC Approval required.	Approved	ATC Curtailment of 750 MW in NR Import
24	OCC_587	POWERGRID_WR2	765KV-SATNA-BINA-1	D	A/R Non Auto mode for attending Earthwire defects	25/Feb/2025	7:00	25/Feb/2025	18:00	PG-WR2-BINA//NRPC Approval required.		NRPC Approval not required
25	OCC_587	POWERGRID_WR2	765KV-SATNA-BINA-2	D	A/R Non Auto mode for attending Earthwire defects	26/Feb/2025	7:00	26/Feb/2025	18:00	PG-WR2-BINA//NRPC Approval required.		NRPC Approval not required
26	OCC_587	POWERGRID_WR2	765KV-INDORE-VADODARA-1	D	LINE maintenance AMP WORKS, Dia to be kept open at both ends.	04/Feb/2025	7:00	04/Feb/2025	18:00	PG-WR2-INDORE//NRPC Approval required.	Approved	ATC Curtailment of 600 MW in NR Export
27	OCC_587	POWERGRID_WR2	765KV-INDORE-VADODARA-1 L/R@INDORE - 765KV	D	LINE REACTOR AMP WORKS	04/Feb/2025	9:30	04/Feb/2025	18:00	PG-WR2-INDORE/NRPC Approval required.		NRPC Approval not required
28	OCC_587	POWERGRID_WR2	765KV-BINA-INDORE-1	D	Replacement of Existing PLCC to DTPC	10/Feb/2025	11:00	10/Feb/2025	14:00	PG-WR2-INDORE//NRPC Approval required.		NRPC Approval not required
29	OCC_587	POWERGRID_WR2	765KV-BHUJ-BANASKANTHA-1	D	For attending shutdown defects in line- A/R Non Auto mode in Circuit #2 For attending shutdown defects in circuit #1, Dia to be kept open at both ends.	19/Feb/2025	7:00	19/Feb/2025	18:00	PG-WR2-BANASKANTHA//NRPC Approval required.		NRPC Approval not required
30	OCC_587	POWERGRID_WR2	765KV-BHUJ-BANASKANTHA-2	D	A/R Non Auto mode For attending shutdown defects in circuit #1	19/Feb/2025	7:00	19/Feb/2025	18:00	PG-WR2-BANASKANTHA//NRPC Approval required.		NRPC Approval not required
31	OCC_587	POWERGRID_WR2	765KV-INDORE-VADODARA-1	D	WTI Replacement of Y ph LR, SAS Upgradation Testing & Shutdown nature line defect attending work, Dia to be kept open at both ends.	21/Feb/2025	7:00	21/Feb/2025	18:00	PG-WR2-VADODARA//NRPC Approval required.	Approved	ATC Curtailment of 600 MW in NR Export
32	OCC_587	POWERGRID_WR2	765KV-SATNA-VINDHYACHAL(PS)-1	D	For rectification of shutdown nature defects . Dia to be kept open at both ends	04/Feb/2025	7:00	05/Feb/2025	18:00	PG-WR2-REWA-TLM//NRPC Approval required.	Approved	ATC Curtailment of 750 MW in NR Import
33	OCC_587	POWERGRID_WR2	765KV-SATNA-VINDHYACHAL(PS)-2	D	For rectification of shutdown nature defects . Dia to be kept open at both ends	06/Feb/2025	7:00	07/Feb/2025	18:00	PG-WR2-REWA-TLM//NRPC Approval required.	Approved	ATC Curtailment of 750 MW in NR Import
34	OCC_587	POWERGRID_WR2	765KV-BHUJ-BANASKANTHA-1	D	Simultaneous outage of 765KV-BHUJ-BANASKANTHA-1 and 2 is required For replacment of bent earthpeak of LOC 259. Dia to be kept open at both ends.	17/Feb/2025	7:00	17/Feb/2025	18:00	PG-WR2-BHACHAU//NRPC Approval required.		NRPC Approval not required
35	OCC_587	POWERGRID_WR2	765KV-BHUJ-BANASKANTHA-2	D	Simultaneous outage of 765KV-BHUJ-BANASKANTHA-1 and 2 is required For replacment of bent earthpeak of LOC 259. Dia to be kept open at both ends.	17/Feb/2025	7:00	17/Feb/2025	18:00	PG-WR2-BHACHAU//NRPC Approval required.		NRPC Approval not required

36	OCC_587	POWERGRID_W R2	765KV-BHUJ-BANASKANTHA-2 L/R@ BHUI - 765KV	D	Spare unit will be taken into service and R-ph of L/R-2 will be taken out of service_ at BHUI PS end, last changeover was on 04.12.2023	20/Feb/2025	8:00	20/Feb/2025	14:00	PG-WR2- BHUI//NRPC Approval required.	NRPC Approval not required
37	OCC_587	POWERGRID_W R2	765KV-BHUJ-BANASKANTHA-2	D	Spare unit will be taken into service and R-ph of L/R-2 will be taken out of service_ at BHUI PS end , last changeover was on 04.12.2023	20/Feb/2025	8:00	20/Feb/2025	14:00	PG-WR2- BHUI//NRPC Approval required.	NRPC Approval not required

Sub: 660 MW MEJA TPS - UNIT 2 shut down for overhualing

660 MW MEJA TPS - UNIT 2 to be taken under shut down from 21.02.2024 (00:00 Hrs) to 06.04.2024 (24:00 Hrs) for overhualing
Deviation of one week from previously accepted period (14th Feb'25 onwards) is sought due to the Mega organization of Mahkubh in Prayagraj

OCC Remarks:

Subject to UP consent

Shutdown Status:

Approved

Additional Outage from NTPC to be considered in 227th OCC Outage Committee Meeting.

S.No	Detail of Generating Units / Transmission Element		Duration				Mode	Reason	Remarks	S/d Status	OCC Remarks
	Voltage Level	Name	Date		Time		Daily / Continuous				
			From	To	From	To					
Singrauli Thermal Power Station											
1	400 KV	Singrauli Bus-1	18-Jan-25	20-Jan-25	08:00 hrs	18:59 hrs	Continuous	Isolator replacement	Singrauli Unit-04 already under OH.	Approved	All other elements must be connected with Other Bus
2	400 KV	Singrauli Bus-2	21-Jan-25	23-Jan-25	08:00 hrs	18:59 hrs	Continuous	Isolator replacement	Singrauli Unit-04 already under OH.	Approved	All other elements must be connected with Other Bus