

Proposed Outage Program of 227th OCC meeting of NRPC

Sr No	Reference Number	OCC Number	Name of Requesting Agency	Element Type	Element Name	Owner	Daily/Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	Request Type	Shutdown Status	NLDC/RLDC Comments
1	RQ206328	OCC_227	ntpcnr_sd	GENERATING UNIT	88.71 MW ANTA GPS - UNIT 4	NTPC	C	WHRB-1 LICENSE RENEWAL,	21/Feb/2025	00:00	23/Feb/2025	23:59	Outage	PLANNED	Requested	
2	RQ206329	OCC_227	ntpcnr_sd	GENERATING UNIT	88.71 MW ANTA GPS - UNIT 3	NTPC	C	WHRB-3 LICENSE RENEWAL,	21/Feb/2025	00:00	23/Feb/2025	23:59	OUTAGE	PLANNED	Requested	
3	RQ205562	OCC_227	ntpcos_sd	GENERATING UNIT	500 MW RIHAND-III STPS - UNIT 2	NTPC	C	OH of Boiler+Boiler RLA-LPT with NFT & MPI+Gen+TG Bearings and Valves	07/Feb/2025	00:00	13/Mar/2025	23:59	boiler license expiring on 12.02.25	PLANNED	Requested	
4	RQ206746	OCC_227	ntpcos_sd	GENERATING UNIT	210 MW DADRI-I TPS - UNIT 4	NTPC	C	Boiler & Turbine Overhauling	05/Feb/2025	00:00	02/Mar/2025	23:59		PLANNED	Requested	
5	RQ205564	OCC_227	ntpcos_sd	GENERATING UNIT	200 MW KOLDAM HPS - UNIT 4	NTPC	C	Annual Inspection and Overhaul (OH) for Units 1 and 4 of Koldam Hydro Power Station	26/Feb/2025	00:00	09/Mar/2025	23:59		PLANNED	Requested	
6	RQ205563	OCC_227	ntpcos_sd	GENERATING UNIT	200 MW KOLDAM HPS - UNIT 1	NTPC	C	Annual Inspection and Overhaul (OH) for Units 1 and 4 of Koldam Hydro Power Station	10/Feb/2025	00:00	21/Feb/2025	23:59		PLANNED	Requested	
7	RQ206748	OCC_227	ntpcos_sd	GENERATING UNIT	130.19 MW DADRI GPS - UNIT 4	NTPC	C	for Boiler License Renewal	27/Feb/2025	00:00	28/Feb/2025	23:59		PLANNED	Requested	
8	RQ206747	OCC_227	ntpcos_sd	GENERATING UNIT	130.19 MW DADRI GPS - UNIT 2	NTPC	C	for Boiler License Renewal	25/Feb/2025	00:00	26/Feb/2025	23:59		PLANNED	Requested	
9	RQ206400	OCC_227	rampur_sd	GENERATING UNIT	68.67 MW RAMPUR HEP - UNIT 5	SIVNL	C	Annual Planned Maintenance of PGV# 03 of 68.67 MW RAMPUR HPS. The Unit#05 and Unit#06 will remain under shutdown simultaneously for the same period due to the maintenance of PG#3.	28/Feb/2025	00:00	03/Mar/2025	18:00	Annual Planned Maintenance	PLANNED	Requested	
10	RQ206397	OCC_227	rampur_sd	GENERATING UNIT	68.67 MW RAMPUR HEP - UNIT 6	SIVNL	C	Annual Planned Maintenance of 68.67MW Generating Unit#06 of Rampur HPS.	21/Feb/2025	00:00	02/Mar/2025	18:00	Annual Planned Maintenance	PLANNED	Requested	
11	RQ206396	OCC_227	rampur_sd	GENERATING UNIT	68.67 MW RAMPUR HEP - UNIT 4	SIVNL	C	Annual Planned Maintenance of 68.67MW Generating Unit#04 of Rampur HPS.	10/Feb/2025	00:00	19/Feb/2025	18:00	Annual Planned Maintenance	PLANNED	Requested	
12	RQ206392	OCC_227	rampur_sd	GENERATING UNIT	68.67 MW RAMPUR HEP - UNIT 4	SIVNL	C	Annual Planned Maintenance of PGV# 02 of 68.67 MW RAMPUR HPS. The Unit#03 and Unit#04 will remain under shutdown simultaneously for the same period due to the maintenance of PG#2.	05/Feb/2025	00:00	08/Feb/2025	18:00	Annual Planned Maintenance	PLANNED	Requested	
13	RQ205630	OCC_227	jhakri_sd	GENERATING UNIT	250 MW NATHPA-JHAKRI HPS - UNIT 2	SIVNL	C	Annual Planned Maintenance of BFV # 01 of 1500MW NJHPS. For this The Unit#01 and Unit#02 will remain under shutdown simultaneously for the same period due to the maintenance of BFV#01.	28/Feb/2025	00:00	02/Mar/2025	18:00	Annual Planned Maintenance of Butterfly Valve#01.	PLANNED	Requested	
14	RQ205629	OCC_227	jhakri_sd	GENERATING UNIT	250 MW NATHPA-JHAKRI HPS - UNIT 1	SIVNL	C	Annual Planned Maintenance of 250MW Generating Unit#01 of 1500MW Nathpa Jhakri HPS.	21/Feb/2025	00:00	02/Mar/2025	18:00	APM of Unit#01.	PLANNED	Requested	
15	RQ205632	OCC_227	jhakri_sd	GENERATING UNIT	250 MW NATHPA-JHAKRI HPS - UNIT 6	SIVNL	C	Annual Planned Maintenance of 250MW Generating Unit#06 and Retrofitting of 400KV GT Circuit Breaker of U#06 in GIS System of 1500MW Nathpa Jhakri HPS.	10/Feb/2025	00:00	19/Feb/2025	18:00	APM & Retrofitting of 400KV GT Ckt. Breaker of Unit#06.	PLANNED	Requested	
16	RQ205631	OCC_227	jhakri_sd	GENERATING UNIT	250 MW NATHPA-JHAKRI HPS - UNIT 6	SIVNL	C	Annual Planned Maintenance of BFV # 03 of 1500MW NJHPS. For this The Unit#05 and Unit#06 will remain under shutdown simultaneously for the same period due to the maintenance of BFV#03.	06/Feb/2025	00:00	08/Feb/2025	18:00	Annual Planned Maintenance of Butterfly Valve#03.	PLANNED	Requested	
17	RQ206686	OCC_227	jhajjar_sd	GENERATING UNIT	500 MW ISTPP (JHAJJAR) - UNIT 3	APCPL	C	Boiler Licence Renewal	20/Feb/2025	00:00	26/Feb/2025	23:59		PLANNED	Requested	
18	RQ206682	OCC_227	jhajjar_sd	GENERATING UNIT	500 MW ISTPP (JHAJJAR) - UNIT 1	APCPL	C	Annual Overhauling	01/Feb/2025	00:00	17/Mar/2025	23:59		PLANNED	Requested	
19	RQ205635	OCC_227	karcham_sd	GENERATING UNIT	250 MW KARCHAM WANGTOO HPS - UNIT 2	JSW	C	Annual Maintenance of Unit-02	11/Feb/2025	00:00	25/Feb/2025	23:59	Annual Maintenance of Unit-02	PLANNED	Requested	
20	RQ205570	OCC_227	rappc_sd	GENERATING UNIT	220 MW RAPS-C - UNIT 1	NPCIL	C	Biennial Unit Shut Down for Regulatory inspection and Unit shut down activities	16/Feb/2025	23:50	26/Mar/2025	23:59	Shut down is approved in LGBR also	PLANNED	Requested	
21	RQ205908	OCC_227	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-2	POWERGRID	D	For installation of updated version of HVDC Control & Protection software	18/Feb/2025	08:00	18/Feb/2025	18:00	Simultaneous shutdown of all 4 poles	PLANNED	Requested	
22	RQ205907	OCC_227	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-1	POWERGRID	D	For installation of updated version of HVDC Control & Protection software	18/Feb/2025	08:00	18/Feb/2025	18:00	Simultaneous shutdown of all 4 poles	PLANNED	Requested	
23	RQ205909	OCC_227	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-3	POWERGRID	D	For installation of updated version of HVDC Control & Protection software	18/Feb/2025	08:00	18/Feb/2025	18:00	Simultaneous shutdown of all 4 poles	PLANNED	Requested	
24	RQ205910	OCC_227	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-4	POWERGRID	D	For installation of updated version of HVDC Control & Protection software	18/Feb/2025	08:00	18/Feb/2025	18:00	Simultaneous shutdown of all 4 poles	PLANNED	Requested	

25	RQ206949	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHPUR-SASARAM (PG) CKT-1	POWERGRID	D	Insulator cleaning works	26/Feb/2025	08:00	26/Feb/2025	18:00	NRPC and NLDC is requested to kindly send this request to ERPC for approval as discussed in OCC-226	PLANNED	Requested	
26	RQ206951	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-2	POWERGRID	D	Insulator cleaning works	07/Feb/2025	08:00	08/Feb/2025	18:00	NRPC and NLDC is requested to kindly send this request to ERPC for approval as discussed in OCC-226	PLANNED	Requested	
27	RQ206950	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BALIA-GAYA (PG) CKT-1	POWERGRID	D	Insulator cleaning works	03/Feb/2025	08:00	05/Feb/2025	18:00	NRPC and NLDC is requested to kindly send this request to ERPC for approval as discussed in OCC-226	PLANNED	Requested	
28	RQ206957	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-1	POWERGRID	D	Installation of pilot insulator at tower no. 249 & 251	01/Feb/2025	09:00	01/Feb/2025	18:00	NRPC and NLDC is requested to kindly send this request to WRPC for approval as discussed in OCC-226	PLANNED	Requested	
29	RQ206034	OCC_227	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 2	POWERGRID	D	For erection & Commissioning work of bay extension of 400kv/220kv ICT 10 Dia at Fatehgarh 2 RS INFRA	21/Feb/2025	17:00	24/Feb/2025	23:00		PLANNED	Requested	
30	RQ206033	OCC_227	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 1	POWERGRID	D	For erection & Commissioning work of bay extension of 400kv/220kv ICT 10 Dia at Fatehgarh 2 RS INFRA	17/Feb/2025	17:00	20/Feb/2025	23:00		PLANNED	Requested	
31	RQ206850	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VINDHYACHAL(PG)-VINDHYACHAL(NT) (PG) CKT-2	POWERGRID	C	AMP Work	19/Feb/2025	09:00	22/Feb/2025	18:00		PLANNED	Requested	
32	RQ206954	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MOTIHARI(BS) (PG) CKT-2	POWERGRID	D	Insulator cleaning works	13/Feb/2025	09:00	13/Feb/2025	18:00	NRPC and NLDC is requested to kindly send this request to ERPC for approval as discussed in OCC-226. NRPC and NLDC is requested to kindly send this request to ERPC for approval as discussed in OCC-226	PLANNED	Requested	
33	RQ206953	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MOTIHARI(BS) (PG) CKT-1	POWERGRID	D	Insulator cleaning works	12/Feb/2025	09:00	12/Feb/2025	18:00	NRPC and NLDC is requested to kindly send this request to ERPC for approval as discussed in OCC-226	PLANNED	Requested	
34	RQ206847	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-2	POWERGRID	C	For Replacement of 03 no.s LA at Vindhychal End under Add Cap 2019-24	06/Feb/2025	09:00	07/Feb/2025	13:00		PLANNED	Requested	
35	RQ206955	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-SASARAM (PG) CKT-1	POWERGRID	D	Insulator cleaning works	06/Feb/2025	07:00	06/Feb/2025	18:00		PLANNED	Requested	
36	RQ206956	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-SASARAM (PG) CKT-1	POWERGRID	D	Insulator cleaning works	05/Feb/2025	07:00	05/Feb/2025	18:00		PLANNED	Requested	
37	RQ206849	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-1	POWERGRID	C	For Replacement of 03 no.s LA at Vindhychal End under Add Cap 2019-24	03/Feb/2025	09:00	04/Feb/2025	13:00		PLANNED	Requested	
38	RQ206952	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-1	POWERGRID	D	Insulator cleaning works	01/Feb/2025	08:00	01/Feb/2025	18:00	NRPC and NLDC is requested to kindly send this request to ERPC for approval as discussed in OCC-226	PLANNED	Requested	
39	RQ206974	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MUZAFFARPUR(PG) (POWERLINK) CKT-1	POWERLINK	D	required for GIS Bay extension work -GIB Erection work	06/Feb/2025	09:00	08/Feb/2025	20:00	NRPC and NLDC is requested to kindly send this request to ERPC for approval as discussed in OCC-226	PLANNED	Requested	
40	RQ206975	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MUZAFFARPUR(PG) (POWERLINK) CKT-2	POWERLINK	D	AMP of Line bay	03/Feb/2025	09:00	03/Feb/2025	17:00	NRPC and NLDC is requested to kindly send this to ERPC for approval	PLANNED	Requested	
41	RQ206032	OCC_227	cpcc1_sd	BUS	220 KV FATEHGARH-II(PG) - BUS 8	POWERLINK	D	FOR AMP WORK	21/Feb/2025	17:00	22/Feb/2025	23:00		PLANNED	Requested	
42	RQ206031	OCC_227	cpcc1_sd	BUS	220 KV FATEHGARH-II(PG) - BUS 7	POWERLINK	D	FOR AMP WORK	19/Feb/2025	17:00	20/Feb/2025	23:00		PLANNED	Requested	
43	RQ206030	OCC_227	cpcc1_sd	BUS	220 KV FATEHGARH-II(PG) - BUS 6	POWERLINK	D	FOR AMP WORK	17/Feb/2025	17:00	18/Feb/2025	23:00		PLANNED	Requested	
44	RQ206029	OCC_227	cpcc1_sd	BUS	220 KV FATEHGARH-II(PG) - BUS 5	POWERLINK	D	FOR AMP WORK	15/Feb/2025	17:00	16/Feb/2025	23:00		PLANNED	Requested	
45	RQ206028	OCC_227	cpcc1_sd	BUS	220 KV FATEHGARH-II(PG) - BUS 4	POWERLINK	D	FOR AMP WORK	13/Feb/2025	17:00	14/Feb/2025	23:00		PLANNED	Requested	

46	RQ206027	OCC_227	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 3		D	FOR AMP WORK	09/Feb/2025	17:00	10/Feb/2025	23:00		PLANNED	Requested	
47	RQ206026	OCC_227	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 2		D	For erection & Commissioning work of bay extension of 400kv/220kv ICT 10 Dia at Fatehgarh 2 RS INFRA	05/Feb/2025	17:00	08/Feb/2025	23:00		PLANNED	Requested	
48	RQ206025	OCC_227	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 1		D	For erection & Commissioning work of bay extension of 400kv/220kv ICT 10 Dia at Fatehgarh 2 RS INFRA	01/Feb/2025	17:00	04/Feb/2025	23:00		PLANNED	Requested	
49	RQ206464	OCC_227	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MODAK(RS)-BHANPURA(MP) (MPSEB) CKT-1	MPSEB	D	For Half yearly maintenance & testing work	21/Feb/2025	08:00	21/Feb/2025	18:00		PLANNED	Requested	
50	RQ206683	OCC_227	sldcup_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SAHUPURI(UP)-KARAMNASA(BS) (UP) CKT-1	UPPTCL	C	for LILO of line at 132KV Chandauli	01/Feb/2025	08:00	06/Feb/2025	18:00	Shutdown is required in last week of January 2025	PLANNED	Requested	
51	RQ206038	OCC_227	cpcc1_sd	BUS	765 KV FATEHGARH_II(PG) - BUS 2		D	FOR AMP WORK	27/Feb/2025	17:00	28/Feb/2025	23:00		PLANNED	Requested	
52	RQ206037	OCC_227	cpcc1_sd	BUS	765 KV FATEHGARH_II(PG) - BUS 1		D	FOR AMP WORK	25/Feb/2025	17:00	26/Feb/2025	23:00		PLANNED	Requested	
53	RQ206036	OCC_227	cpcc1_sd	BUS	400 KV FATEHGARH_II(PG) - BUS 4		D	FOR AMP WORK	23/Feb/2025	17:00	24/Feb/2025	23:00		PLANNED	Requested	
54	RQ206035	OCC_227	cpcc1_sd	BUS	400 KV FATEHGARH_II(PG) - BUS 3		D	FOR AMP WORK	21/Feb/2025	17:00	22/Feb/2025	23:00		PLANNED	Requested	
55	RQ206345	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-2	PKTSL	D	FOR AMP WORK & defect rectification work	28/Feb/2025	08:00	28/Feb/2025	18:00		PLANNED	Requested	
56	RQ206344	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1	PKTSL	D	FOR AMP WORK & defect rectification work	27/Feb/2025	08:00	27/Feb/2025	18:00		PLANNED	Requested	
57	RQ205611	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANPARA_(LAN)-UNNAO(UP) (UP) CKT-1	UPPTCL	C	Planned outage for PLC of 765 kv S/C Mainpuri-Unnao T/L of SEUPPTCL	26/Feb/2025	08:00	28/Feb/2025	18:00	Request for Non auto mode for Hotline crossing on Daily basis	PLANNED	Requested	
58	RQ205612	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV OBRA_C_TPS UNNAO (UP) CKT-1	UPPTCL	C	Planned outage for PLC of 765 kv S/C Mainpuri-Unnao T/L of SEUPPTCL	22/Feb/2025	08:00	25/Feb/2025	18:00	Request for Non auto mode for Hotline crossing on Daily basis	PLANNED	Requested	
59	RQ205576	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-2	UPPTCL	D	* For Tightening of Jumper Cone Bolts and C.C Ring Bolts and Fixing of >X Broken Conductor Spacers.	17/Feb/2025	08:00	18/Feb/2025	17:00		PLANNED	Requested	
60	RQ205575	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-1	UPPTCL	D	* For Tightening of Jumper Cone Bolts and C.C Ring Bolts and Fixing of >X Broken Conductor Spacers.	15/Feb/2025	08:00	16/Feb/2025	17:00		PLANNED	Requested	
61	RQ205602	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-JAWAHARPUR_TPS (UP)	UPPTCL	C	As requested by TTL, Arrange shutdown of 765 KV Gr Noida Jawaharpur TPS(JTPS) Line for construction of LILO Line of 400 KV Sharni Aligarh at THDC Khurja/ for stringing of OPGW cable between tower no. T1, T2, T3 & T4 via 765 KV Tower peak -reg.	05/Feb/2025	09:00	05/Feb/2025	15:00		PLANNED	Requested	
62	RQ205836	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-2		D	For scheme checking work	24/Feb/2025	08:00	24/Feb/2025	18:00		PLANNED	Requested	
63	RQ205835	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-1		D	For scheme checking work	23/Feb/2025	08:00	23/Feb/2025	18:00		PLANNED	Requested	
64	RQ205691	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-2		D	For Line bay AMP works	21/Feb/2025	17:00	22/Feb/2025	23:00		PLANNED	Requested	
65	RQ205714	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-2		D	for shut down related work in line by Chittorgarh & Kankroli & For AMP work by Ajmer	21/Feb/2025	08:00	21/Feb/2025	18:00	Non Auto of 765KV Ajmer-Chittor CK1	PLANNED	Requested	
66	RQ206576	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-MEERUT (PG) CKT-1		D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	20/Feb/2025	08:00	20/Feb/2025	18:00	Kindly approve.	PLANNED	Requested	
67	RQ205819	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-2		D	Stringing of 765 kv D/C Khetri-Narela TL	20/Feb/2025	08:00	28/Feb/2025	19:00	Stringing of 765 kv D/C Khetri-Narela TL	PLANNED	Requested	
68	RQ205818	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1		D	Stringing of 765 kv D/C Khetri-Narela TL	20/Feb/2025	08:00	28/Feb/2025	19:00	Stringing of 765 kv D/C Khetri-Narela TL	PLANNED	Requested	
69	RQ205786	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1		D	For OPGW replacement works from TN-623 to TN 625 (for Joint Box Creation at TN-625)	20/Feb/2025	08:00	21/Feb/2025	18:00	Non-auto required for OPGW replacement works from TN-623 to TN 625 (for Joint Box Creation at TN-625)	PLANNED	Requested	
70	RQ205787	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2		D	For OPGW replacement works from TN-623 to TN 625 (for Joint Box Creation at TN-625)	20/Feb/2025	08:00	21/Feb/2025	18:00	Non-auto required for OPGW replacement works from TN-623 to TN 625 (for Joint Box Creation at TN-625)	PLANNED	Requested	

71	RQ205713	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-1		D	for shut down releated work in line by Chittorgarh & Kankroli & For AMP work by Ajmer	20/Feb/2025	08:00	20/Feb/2025	18:00	Non Auto of 765KV Ajmer-Chittor CK2	PLANNED	Requested	
72	RQ205690	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-2		D	For Line bay AMP	19/Feb/2025	17:00	20/Feb/2025	23:00		PLANNED	Requested	
73	RQ205776	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2		D	For rectification of shut down nature defects by Bhadla & AMP work by Ajmer S/S	18/Feb/2025	16:00	18/Feb/2025	21:00	For rectification of shut down nature defects by Bhadla & AMP work by Ajmer S/S	PLANNED	Requested	
74	RQ205834	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-2		D	For scheme checking work	18/Feb/2025	08:00	18/Feb/2025	18:00		PLANNED	Requested	
75	RQ205689	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1		D	For Line bay AMP	17/Feb/2025	17:00	18/Feb/2025	23:00		PLANNED	Requested	
76	RQ205833	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1		D	For scheme checking work	17/Feb/2025	08:00	17/Feb/2025	18:00		PLANNED	Requested	
77	RQ205896	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-2		D	For installation of bird diverters	15/Feb/2025	16:00	28/Feb/2025	23:00		PLANNED	Requested	
78	RQ205898	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-2		D	For installation of bird diverters	15/Feb/2025	16:00	28/Feb/2025	23:00		PLANNED	Requested	
79	RQ205900	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2		D	For installation of bird diverters	15/Feb/2025	16:00	28/Feb/2025	23:00		PLANNED	Requested	
80	RQ205704	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-BHIWANI (PG) CKT-1		D	SD NATURE DEFECTS RECTIFICATION	14/Feb/2025	08:00	14/Feb/2025	18:00		PLANNED	Requested	
81	RQ205695	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2		D	for shut down releated work in line	13/Feb/2025	08:00	13/Feb/2025	18:00	CKT 1 IN NON AUTO Mode	PLANNED	Requested	
82	RQ205718	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MEERUT-BHIWANI (PG) CKT-1		D	CC & Arcing Horn ,Ring installation Work	13/Feb/2025	08:00	14/Feb/2025	18:00	NA	PLANNED	Requested	
83	RQ205811	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAG(RS)-GWALIOR(PG) (PG) CKT-2		D	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PR.V-1&2 retrofitment (Viat Make) 4. WTI & OTI Modification work	13/Feb/2025	08:00	17/Feb/2025	18:00	DEFECT RECTIFICATION WORK BY JAIPUR SOUTH TLM & 1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PR.V-1&2 retrofitment (Viat Make) 4. WTI & OTI Modification work. 5.Spare Reactor scheme checking works	PLANNED	Requested	
84	RQ205775	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-2		D	For rectification of shut down nature defects	12/Feb/2025	16:00	12/Feb/2025	21:00		PLANNED	Requested	
85	RQ205694	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1		D	for shut down releated work in line	12/Feb/2025	08:00	12/Feb/2025	18:00	CKT 2 IN NON AUTO MODE	PLANNED	Requested	
86	RQ205659	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-BHIWANI (PG) CKT-1		D	Reactor & Reactor Bay AMP and Replacement of Decaan make singlr pilot Polymer insulator (at 710 & 711 dropper) with double istring insulator	11/Feb/2025	08:00	11/Feb/2025	18:00	Kindly approve.	PLANNED	Requested	
87	RQ205703	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-JHATIKARA (PG) CKT-1		D	SD NATURE DEFECTS RECTIFICATION	10/Feb/2025	08:00	10/Feb/2025	18:00		PLANNED	Requested	
88	RQ205810	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAG(RS)-GWALIOR(PG) (PG) CKT-1		D	Shutdown nature defects rectification by Jaipur South TLM & 1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PR.V-1&2 retrofitment (Viat Make) 4. WTI & OTI Modification work	10/Feb/2025	08:00	15/Feb/2025	18:00	DEFECT RECTIFICATION WORK by Jaipur South TLM 1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PR.V-1&2 retrofitment (Viat Make) 4. WTI & OTI Modification work 5.Spare Reactor scheme checking works	PLANNED	Requested	
89	RQ205774	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-1		D	For rectification of shut down nature defects	07/Feb/2025	16:00	07/Feb/2025	21:00		PLANNED	Requested	
90	RQ205863	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2		D	CSD Fine Tuning of Line Reactor	06/Feb/2025	17:00	07/Feb/2025	23:00		PLANNED	Requested	
91	RQ205862	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1		D	CSD Fine Tuning of Line Reactor	04/Feb/2025	17:00	05/Feb/2025	23:00		PLANNED	Requested	

92	RQ205773	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-2		D	For rectification of shut down nature defects	04/Feb/2025	16:00	04/Feb/2025	21:00		PLANNED	Requested	
93	RQ205702	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-ALIGARH (PG) CKT-1		D	SD NATURE DEFECTS RECTIFICATION	04/Feb/2025	08:00	06/Feb/2025	18:00		PLANNED	Requested	
94	RQ205747	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWAJIOR(PG) (PG) CKT-1		D	Non-auto mode for tower tightening & missing tower member fixing above waist leve	03/Feb/2025	09:00	25/Feb/2025	17:00	Non-auto mode for tower tightening & missing tower member fixing above waist leve	PLANNED	Requested	
95	RQ205812	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1		D	JAMP works for element and bay AMP(TIMING,CRM,DCRM DEW POINT,COIL CURRENT) works . PRV-1&2 retrofitment (Viat Make). WTI & OTI Modification work	03/Feb/2025	08:00	04/Feb/2025	18:00	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP(TIMING,CRM,D CRM DEW POINT,COIL CURRENT) works . 3.PRV-1&2 retrofitment (Viat Make). 4.WTI & OTI Modification work	PLANNED	Requested	
96	RQ205895	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-1		D	For installation of bird diverters	01/Feb/2025	16:00	14/Feb/2025	23:00		PLANNED	Requested	
97	RQ205897	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-1		D	For installation of bird diverters	01/Feb/2025	16:00	14/Feb/2025	23:00		PLANNED	Requested	
98	RQ205899	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1		D	For installation of bird diverters	01/Feb/2025	16:00	14/Feb/2025	23:00		PLANNED	Requested	
99	RQ205772	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-1		D	For rectification of shut down nature defects	01/Feb/2025	16:00	01/Feb/2025	21:00		PLANNED	Requested	
100	RQ205746	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1		D	At location no. 416, Nut of Suspension clamp is short and the clamp is also needs to be fixed properly, In OPGW tension clamp at location no. 418, step bolts are used instead of cotter nut bolts and in earth wire suspension clamp cotter pin is missing, OPGW tension clamping is not done properly at location no. 419 by Bikaner, For rectification of shut down nature defects by Bhadla & FOR AMP WORK by Ajmer S/S	01/Feb/2025	15:00	02/Feb/2025	23:00	At location no. 416, Nut of Suspension clamp is short and the clamp is also needs to be fixed properly, In OPGW tension clamp at location no. 418, step bolts are used instead of cotter nut bolts and in earth wire suspension clamp cotter pin is missing, OPGW tension clamping is not done properly at location no. 419 by Bikaner, For rectification of shut down nature defects by Bhadla & FOR AMP WORK by Ajmer S/S	PLANNED	Requested	
101	RQ205809	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2		D	Shutdown nature defects rectification by Jaipur South TLM & 1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP(TIMING,CRM,DCRM DEW POINT,COIL CURRENT) works . 3.PRV-1&2 retrofitment (Viat Make). 4.HV bushing tan delta point rectification by Jaipur statio group	01/Feb/2025	08:00	02/Feb/2025	18:00	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP(TIMING,CRM,D CRM DEW POINT,COIL CURRENT) works . 3.PRV-1&2 retrofitment (Viat Make). 4.HV bushing tan delta point rectification.	PLANNED	Requested	
102	RQ206341	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2	PAPTL	D	FOR CLR REPLACEMENT WORK	24/Feb/2025	08:00	24/Feb/2025	18:00		PLANNED	Requested	
103	RQ206340	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1	PAPTL	D	FOR CLR REPLACEMENT WORK	22/Feb/2025	08:00	22/Feb/2025	18:00		PLANNED	Requested	
104	RQ206339	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2	PAPTL	D	FOR AMP WORK	20/Feb/2025	08:00	21/Feb/2025	18:00		PLANNED	Requested	
105	RQ206338	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1	PAPTL	D	FOR AMP WORK	18/Feb/2025	08:00	19/Feb/2025	18:00		PLANNED	Requested	
106	RQ206677	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV HAPUR(UP)-RAMPUR_PRSTL (UP) (GTL) CKT-1	GTL	D	765 kv Rampur (WUPPTCL) Hapur (WUPPTCL) line AR off is required for tower additional earthing	21/Feb/2025	10:00	21/Feb/2025	18:00	AR to be kept in non auto mode.	PLANNED	Requested	
107	RQ206675	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-GHATAMPUR_TPS(U P) (GTL) CKT-1	GTL	D	765 kv S/C Ghatampur to Agra line AR off is required for tower additional earthing	12/Feb/2025	10:00	15/Feb/2025	18:00	AR to be kept in non auto mode.	PLANNED	Requested	

108	RQ206681	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-GR.NOIDA_2(UPC) (GTL) CKT-1	GTL	D	765 KV S/C agra to gr. noida line AR off is required for tower additional earthing, AR to be kept in non auto mode	10/Feb/2025	09:00	10/Feb/2025	18:00	please ignore the previously upload Shutdown of 765 kV Agra to Gr. Noida line where in date is mentioned as 01.02.2025 to 28.02.2025 by mistake. we tried editing but it was showing error on portal.	PLANNED	Requested	
109	RQ206619	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-GR.NOIDA_2(UPC) (GTL) CKT-1	GTL	D	AR to be kept in non auto mode.	03/Feb/2025	09:00	03/Feb/2025	18:00	AR to be kept in non auto mode.	PLANNED	Requested	
110	RQ206016	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-GHATAMPUR_TPS(U P) (GTL) CKT-1	GTL	D	Annual Maintenance of Line reactor and 63 Mvar spare reactor spare changeover activity at Fatehabad(Agra) end.	02/Feb/2025	10:00	02/Feb/2025	18:00	Annual Maintenance of 63 MVar Line reactor and 63 MVar spare reactor spare changeover activity at Fatehabad(Agra) end.	PLANNED	Requested	
111	RQ206674	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-GR.NOIDA_2(UPC) (GTL) CKT-1	GTL	D	765 KV S/C agra to gr. noida line AR off is required for tower additional earthing	01/Feb/2025	08:00	28/Feb/2025	18:00	AR to be kept in non auto mode.	PLANNED	Requested	
112	RQ206331	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBLT) CKT-4	PBTL	D	FOR Line AMP WORK & for For Line bay AMP	20/Feb/2025	08:00	21/Feb/2025	18:00		PLANNED	Requested	
113	RQ206330	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBLT) CKT-3	PBTL	D	FOR Line AMP WORK & for For Line bay AMP	18/Feb/2025	08:00	19/Feb/2025	18:00		PLANNED	Requested	
114	RQ206352	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-2	PASTL	D	FOR AMP WORK & defect rectification work	20/Feb/2025	08:00	21/Feb/2025	18:00		PLANNED	Requested	
115	RQ206351	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-1	PASTL	D	FOR AMP WORK & defect rectification work	18/Feb/2025	08:00	19/Feb/2025	18:00		PLANNED	Requested	
116	RQ206676	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GHATAMPUR_TPS(U P)-RAMPUR_PRSTL (UP) (GTL) CKT-1	GTL,PGYTL	D	765 kv Ghatampur (TPS) Rampur (WUPPTCL) line AR off is required for tower additional earthing	17/Feb/2025	10:00	21/Feb/2025	18:00	AR to be kept in non auto mode.	PLANNED	Requested	
117	RQ206827	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-2	POWERGRID	D	Cleaning of Insulators	13/Feb/2025	08:00	14/Feb/2025	18:00		PLANNED	Requested	
118	RQ206826	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-1	POWERGRID	D	Cleaning of Insulators	10/Feb/2025	08:00	11/Feb/2025	18:00		PLANNED	Requested	
119	RQ206872	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-FATEHPUR (PG) CKT-1	POWERGRID	D	Shutdown nature Maintenance Work.	04/Feb/2025	08:00	04/Feb/2025	18:00		PLANNED	Requested	
120	RQ206379	OCC_227	slcds_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-2	RRVPNL	C	For raising/shifting work of Bharatmala Project	10/Feb/2025	08:00	13/Feb/2025	18:00		PLANNED	Requested	
121	RQ206378	OCC_227	slcds_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-1	RRVPNL	C	For raising/shifting work of Bharatmala Project	06/Feb/2025	08:00	09/Feb/2025	18:00		PLANNED	Requested	
122	RQ206723	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1	POWERGRID,FBTL	D	Shut down nature defect rectification works in transmission line	07/Feb/2025	15:00	07/Feb/2025	23:00		PLANNED	Requested	
123	RQ206333	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-2	PFTL	D	FOR Line AMP WORK & for For Line bay AMP	06/Feb/2025	08:00	07/Feb/2025	18:00		PLANNED	Requested	
124	RQ206332	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1	PFTL	D	FOR Line AMP WORK & for For Line bay AMP	04/Feb/2025	08:00	05/Feb/2025	18:00		PLANNED	Requested	
125	RQ206350	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1	PSTL	D	FOR AMP WORK & defect rectification work	06/Feb/2025	08:00	07/Feb/2025	18:00		PLANNED	Requested	
126	RQ206349	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2	PSTL	D	FOR AMP WORK & defect rectification work	04/Feb/2025	08:00	05/Feb/2025	18:00		PLANNED	Requested	
127	RQ206181	OCC_227	slcds_sd	BUS	765KV BUS 1 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	24/Feb/2025	08:00	24/Feb/2025	18:00		PLANNED	Requested	
128	RQ206182	OCC_227	slcds_sd	BUS	765KV BUS 2 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	17/Feb/2025	08:00	17/Feb/2025	18:00		PLANNED	Requested	
129	RQ206103	OCC_227	cpcc1_sd	BUS	765 KV BIKANER(PG) - BUS 2		D	Bus Bar testing work (1500MVA ICT-4 bays)	19/Feb/2025	15:00	21/Feb/2025	23:00		PLANNED	Requested	
130	RQ206102	OCC_227	cpcc1_sd	BUS	765 KV BIKANER(PG) - BUS 1		D	Bus Bar testing work (1500MVA ICT-4 bays)	16/Feb/2025	15:00	18/Feb/2025	23:00		PLANNED	Requested	
131	RQ206086	OCC_227	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 2		D	Bay Extension and Bus Bar Testing	06/Feb/2025	17:00	10/Feb/2025	23:00		PLANNED	Requested	
132	RQ206139	OCC_227	cpcc1_sd	BUS	765 KV KHETRI (PG) - BUS 1		D	FOR PUNCH POINT WORK IN BAY EXTENSION WORK UNDER PNTL	05/Feb/2025	09:00	06/Feb/2025	18:00		PLANNED	Requested	
133	RQ206111	OCC_227	cpcc1_sd	BUS	765KV BUS 2 AT AJMER(PG)		D	AMP Work	03/Feb/2025	09:00	03/Feb/2025	18:00		PLANNED	Requested	
134	RQ206140	OCC_227	cpcc1_sd	BUS	765 KV KHETRI (PG) - BUS 2		D	FOR PUNCH POINT WORK IN BAY EXTENSION WORK UNDER PNTL	03/Feb/2025	09:00	04/Feb/2025	18:00		PLANNED	Requested	
135	RQ206085	OCC_227	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 1		D	Bay Extension and Bus Bar Testing	01/Feb/2025	17:00	05/Feb/2025	23:00		PLANNED	Requested	
136	RQ206717	OCC_227	cpcc1_sd	BUS	765 KV SIKAR_2(PSTL) - BUS 1	PSTCL	C	Construction Work For Integration of 713 & 716 Bays with 765kV Bus-1	16/Feb/2025	08:00	17/Feb/2025	18:00		PLANNED	Requested	

137	RQ206716	OCC_227	cpcc_sd	BUS	765 KV SIKAR_2(PSTL) - BUS 1	PSTCL	C	Construction Work For Integration of 701 & 704 Bays with 765KV Bus-1	04/Feb/2025	08:00	05/Feb/2025	18:00			PLANNED	Requested	
138	RQ206725	OCC_227	cpcc_sd	BUS	765KV BUS 2 AT FATEHPUR(PG)	POWERGRID	D	Bus Bar testing work	04/Feb/2025	08:00	04/Feb/2025	18:00			PLANNED	Requested	
139	RQ206738	OCC_227	cpcc_sd	BUS	765KV BUS 1 AT BALIA(PG)	POWERGRID	D	AMP Work	03/Feb/2025	08:00	03/Feb/2025	18:00			PLANNED	Requested	
140	RQ206724	OCC_227	cpcc_sd	BUS	765KV BUS 1 AT FATEHPUR(PG)	POWERGRID	D	Bus Bar testing work	03/Feb/2025	08:00	03/Feb/2025	18:00			PLANNED	Requested	
141	RQ206241	OCC_227	cpcc1_sd	BR/BSR/MS/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV PHAGI(RS)	PAPTL	D	FOR AMP WORK	28/Feb/2025	08:00	28/Feb/2025	18:00			PLANNED	Requested	
142	RQ206240	OCC_227	cpcc1_sd	BR/BSR/MS/M SR	240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)	POWERGRID	D	FOR AMP WORK	26/Feb/2025	08:00	27/Feb/2025	18:00			PLANNED	Requested	
143	RQ206947	OCC_227	cpcc3_sd	BR/BSR/MS/M SR	240 MVAR BUS REACTOR NO 2 AT 765KV AGRA(PG)	POWERGRID	D	IMPLEMENTATION OF OCEF INTERLOCK WITH BUI PROTECTION & FIRMWARE UPGRADATION OF RELAYS	19/Feb/2025	08:00	19/Feb/2025	18:00			PLANNED	Requested	
144	RQ206946	OCC_227	cpcc3_sd	BR/BSR/MS/M SR	240 MVAR BUS REACTOR NO 1 AT 765KV AGRA(PG)	POWERGRID	D	IMPLEMENTATION OF OCEF INTERLOCK WITH BUI PROTECTION & FIRMWARE UPGRADATION OF RELAYS	17/Feb/2025	08:00	17/Feb/2025	18:00			PLANNED	Requested	
145	RQ206945	OCC_227	cpcc3_sd	BR/BSR/MS/M SR	330 MVAR BUS REACTOR NO 1 AT 765KV VARANASI(PG)	POWERGRID	D	AMP Work	14/Feb/2025	08:00	14/Feb/2025	18:00			PLANNED	Requested	
146	RQ206203	OCC_227	cpcc1_sd	BR/BSR/MS/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV KOTESHWAR(PG)	POWERGRID	D	For implementation of updated mechanical protection settings and AMP.	14/Feb/2025	08:00	15/Feb/2025	18:00			PLANNED	Requested	
147	RQ206948	OCC_227	cpcc3_sd	BR/BSR/MS/M SR	330 MVAR BUS REACTOR NO 1 AT 765KV VARANASI(PG)	POWERGRID	D	AMP Work	13/Feb/2025	08:00	13/Feb/2025	18:00			PLANNED	Requested	
148	RQ206236	OCC_227	cpcc1_sd	BR/BSR/MS/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV BHADLA(PG)	POWERGRID	D	AMP WORK AND COE COMPLIANCES	04/Feb/2025	09:00	04/Feb/2025	16:00			PLANNED	Requested	
149	RQ206247	OCC_227	cpcc1_sd	BR/BSR/MS/M SR	240 MVAR BUS REACTOR NO 2 AT 765KV JHATIKARA(PG)	POWERGRID	D	for AMP work & Reactor Switching	04/Feb/2025	08:00	04/Feb/2025	18:00			PLANNED	Requested	
150	RQ206207	OCC_227	cpcc1_sd	BR/BSR/MS/M SR	240 MVAR BUS REACTOR NO 1 AT 765KV CHITTORGARH(PG)	POWERGRID	D	FOR AMP WORK	02/Feb/2025	08:00	02/Feb/2025	18:00			PLANNED	Requested	
151	RQ206250	OCC_227	cpcc1_sd	BR/BSR/MS/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV KHETRI (PKTSL)	PKTSL	C	For internal inspection due to DGA violation	15/Feb/2025	08:00	20/Feb/2025	18:00			PLANNED	Requested	
152	RQ206251	OCC_227	cpcc1_sd	BR/BSR/MS/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV KHETRI (PKTSL)	PKTSL	C	For internal inspection due to DGA violation	09/Feb/2025	08:00	14/Feb/2025	18:00			PLANNED	Requested	
153	RQ206226	OCC_227	stuur_sd	BR/BSR/MS/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV GR.NOIDA_2(UPC)	UPPTCL	C	Annual Testing & Maintenance	07/Feb/2025	10:30	07/Feb/2025	12:30			PLANNED	Requested	
154	RQ206224	OCC_227	stuur_sd	BR/BSR/MS/M SR	189 MVAR BUS REACTOR NO 1 AT 765KV UNNAO(UP)	UPPTCL	C	S/D OF 189MVAR BUS REACTOR FOR Replacement of gasket and O ring of main >X tank of 63MVAR Y Phase bus reactor unit to stoppag	03/Feb/2025	09:00	15/Feb/2025	17:00			PLANNED	Requested	
155	RQ206178	OCC_227	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-1 @BIKANER(PG)	POWERGRID	D	Pre warranty LR Testing	24/Feb/2025	15:00	25/Feb/2025	23:00			PLANNED	Requested	
156	RQ206177	OCC_227	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-2 @BIKANER(PG)	POWERGRID	D	Pre warranty LR Testing	22/Feb/2025	15:00	23/Feb/2025	23:00			PLANNED	Requested	
157	RQ206173	OCC_227	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER-MOGA (PG) CKT-2 @BIKANER(PG)	POWERGRID	D	Pre warranty LR Testing	20/Feb/2025	15:00	21/Feb/2025	23:00			PLANNED	Requested	
158	RQ206190	OCC_227	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PG) CKT-2 @JHATIKARA(PG)	POWERGRID	D	Reactor Switching	20/Feb/2025	08:00	20/Feb/2025	18:00			PLANNED	Requested	
159	RQ206174	OCC_227	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER-MOGA (PG) CKT-1 @BIKANER(PG)	POWERGRID	D	Pre warranty LR Testing	18/Feb/2025	15:00	19/Feb/2025	23:00			PLANNED	Requested	
160	RQ206189	OCC_227	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PG) CKT-2 @JHATIKARA(PG)	POWERGRID	D	B-phase HV Bushing Erection	17/Feb/2025	08:00	17/Feb/2025	18:00			PLANNED	Requested	
161	RQ206180	OCC_227	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT 1 @BIKANER(PG)	POWERGRID	D	Pre warranty LR Testing	16/Feb/2025	15:00	17/Feb/2025	23:00			PLANNED	Requested	

162	RQ206179	OCC_227	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-2 @BIKANER(PG)	POWERGRID	D	Pre warranty LR Testing	14/Feb/2025	15:00	15/Feb/2025	23:00		PLANNED	Requested	
163	RQ206198	OCC_227	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 @FATEHGARH_II(PG)	POWERGRID	D	Relay testing for CoE Compliances,	13/Feb/2025	15:00	15/Feb/2025	23:00		PLANNED	Requested	
164	RQ206176	OCC_227	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-1 @BHADLA(PG)	POWERGRID	D	AMP WORK AND COE COMPLIANCE	11/Feb/2025	16:00	11/Feb/2025	23:00		PLANNED	Requested	
165	RQ206175	OCC_227	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-2 @BHADLA(PG)	POWERGRID	D	AMP WORK AND COE COMPLIANCE	10/Feb/2025	16:00	10/Feb/2025	23:00		PLANNED	Requested	
166	RQ206197	OCC_227	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1 @FATEHGARH_II(PG)	POWERGRID	D	Relay testing for CoE Compliances,	10/Feb/2025	15:00	12/Feb/2025	23:00		PLANNED	Requested	
167	RQ206186	OCC_227	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-1 @AJMER(PG)	POWERGRID	D	FOR AMP WORK	07/Feb/2025	15:00	07/Feb/2025	23:00		PLANNED	Requested	
168	RQ206185	OCC_227	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-2 @AJMER(PG)	POWERGRID	D	FOR AMP WORK	06/Feb/2025	15:00	06/Feb/2025	23:00		PLANNED	Requested	
169	RQ206188	OCC_227	cpcc1_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 @PHAGI(RS)	POWERGRID	D	FOR AMP WORK	03/Feb/2025	08:00	04/Feb/2025	18:00	240 MVAR SWITCHABLE LR ON 765 KV Phagi Bhiwani CKT- 2 @Phagi(RS)	PLANNED	Requested	
170	RQ206187	OCC_227	cpcc1_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 @PHAGI(RS)	POWERGRID	D	FOR AMP WORK	01/Feb/2025	08:00	02/Feb/2025	18:00	240 MVAR SWITCHABLE LR ON 765 KV Phagi Bhiwani CKT- 1 @Phagi(RS)	PLANNED	Requested	
171	RQ206200	OCC_227	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_II(PG)	PFTL	D	Relay testing for CoE Compliances,	19/Feb/2025	15:00	22/Feb/2025	23:00		PLANNED	Requested	
172	RQ206199	OCC_227	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PFTL) CKT-1 @FATEHGARH_II(PG)	PFTL	D	Relay testing for CoE Compliances,	16/Feb/2025	15:00	19/Feb/2025	23:00		PLANNED	Requested	
173	RQ206435	OCC_227	slcds_sd	BAY	706-52T TIE BAY - 765/400 KV 1500 MVA ICT 3 AT ANTA(RS) (RRVPNL) AND FUTURE AT 765 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly Maintenance and testing of bay equipments.	28/Feb/2025	08:00	28/Feb/2025	18:00		PLANNED	Requested	
174	RQ206460	OCC_227	slcds_sd	BAY	70752B MAIN BAY - 765KV ANTA-PHAGI (RS) CKT-2 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	27/Feb/2025	08:00	27/Feb/2025	18:00		PLANNED	Requested	
175	RQ206437	OCC_227	slcds_sd	BAY	705-52T TIE BAY - 765/400 KV 1500 MVA ICT 2 AT ANTA(RS) (RRVPNL) AND 240 MVAR LR ON ANTA-PHAGI (RS) CKT-2 @ANTA(RS) AT 765 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly Maintenance and testing of bay equipments.	25/Feb/2025	08:00	25/Feb/2025	18:00		PLANNED	Requested	
176	RQ206441	OCC_227	slcds_sd	BAY	705-52B MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly Maintenance and testing of bay equipments.	24/Feb/2025	08:00	24/Feb/2025	18:00		PLANNED	Requested	
177	RQ206436	OCC_227	slcds_sd	BAY	705-52A MAIN BAY - 765 KV ANTA-PHAGI (RS) CKT-2 (RRVPNL) AT 765KV ANTA(RS)	RRVPNL	D	Quarterly Maintenance and testing of bay equipments.	20/Feb/2025	08:00	20/Feb/2025	18:00		PLANNED	Requested	

178	RQ206438	OCC_227	slcdcrs_sd	BAY	704-52A MAIN BAY - 765 KV ANTA-PHAGI (RS) CKT-1 (RRVPNL) AT 765KV ANTA(RS)	RRVPNL	D	Quarterly Maintenance and testing of bay equipments.	19/Feb/2025	08:00	19/Feb/2025	18:00			PLANNED	Requested	
179	RQ206461	OCC_227	slcdcrs_sd	BAY	70252B MAIN BAY - 765/400KV 1500 MVA ICT 2 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	14/Feb/2025	08:00	14/Feb/2025	18:00			PLANNED	Requested	
180	RQ206439	OCC_227	slcdcrs_sd	BAY	704-52T TIE BAY - 765/400 KV 1500 MVA ICT 1 AT ANTA(RS) (RRVPNL) AND 765 KV ANTA-PHAGI (RS) CKT-1 AT 765 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly Maintenance and testing of bay equipments.	14/Feb/2025	08:00	14/Feb/2025	18:00			PLANNED	Requested	
181	RQ206440	OCC_227	slcdcrs_sd	BAY	704-52B MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly Maintenance and testing of bay equipments.	13/Feb/2025	08:00	13/Feb/2025	18:00			PLANNED	Requested	
182	RQ206442	OCC_227	slcdcrs_sd	BAY	706-52B MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly Maintenance and testing of bay equipments.	11/Feb/2025	08:00	11/Feb/2025	18:00			PLANNED	Requested	
183	RQ206462	OCC_227	slcdcrs_sd	BAY	70252T TIE BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 AND 765/400KV 1500 MVA ICT 2 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	10/Feb/2025	08:00	10/Feb/2025	18:00			PLANNED	Requested	
184	RQ206463	OCC_227	slcdcrs_sd	BAY	70152T TIE BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 AND 765/400KV 1500 MVA ICT 1 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	05/Feb/2025	08:00	05/Feb/2025	18:00			PLANNED	Requested	
185	RQ206273	OCC_227	cpcc1_sd	BAY	70552A MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)	RRVPNL	D	CB Pending Amp(CRM,DCRM,DEW POINT,COIL CURRENT) work to be carried out	05/Feb/2025	08:00	05/Feb/2025	18:00			PLANNED	Requested	
186	RQ206271	OCC_227	cpcc1_sd	BAY	70152A MAIN BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 AT PHAGI(RS)	RRVPNL	D	CB Pending Amp(CRM,DCRM,DEW POINT,COIL CURRENT) work to be carried out	03/Feb/2025	08:00	03/Feb/2025	18:00			PLANNED	Requested	
187	RQ206325	OCC_227	cpcc1_sd	BAY	719 MAIN BAY - 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-2 (PNTL) AT 765 KV KHETRI (PKTSL)	PNTL	D	FOR AMP WORK	27/Feb/2025	08:00	28/Feb/2025	18:00			PLANNED	Requested	
188	RQ206324	OCC_227	cpcc1_sd	BAY	720 TIE BAY - 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-2 (PNTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (PNTL)	PNTL	D	FOR AMP WORK	25/Feb/2025	08:00	26/Feb/2025	18:00			PLANNED	Requested	
189	RQ206327	OCC_227	cpcc1_sd	BAY	716 MAIN BAY - 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-1 (PNTL) AT 765 KV KHETRI (PKTSL)	PNTL	D	FOR AMP WORK	23/Feb/2025	08:00	24/Feb/2025	18:00			PLANNED	Requested	
190	RQ206326	OCC_227	cpcc1_sd	BAY	717 TIE BAY - 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-1 (PNTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (PNTL)	PNTL	D	FOR AMP WORK	20/Feb/2025	08:00	21/Feb/2025	18:00			PLANNED	Requested	
191	RQ206807	OCC_227	cpcc3_sd	BAY	711 TIE BAY - 765/400KV 1500 MVA ICT 1 AT BALIA(PG) AND 765KV VARANASI-BALIA (PG) CKT-1	POWERGRID	D	AMP Work	21/Feb/2025	08:00	22/Feb/2025	18:00			PLANNED	Requested	
192	RQ206806	OCC_227	cpcc3_sd	BAY	708 TIE BAY - 765/400KV 1500 MVA ICT 2 AT BALIA(PG) AND 765KV BALIA(PG)-GAYA(PG) (UNDEF) CKT-1	POWERGRID	D	AMP Work	19/Feb/2025	08:00	20/Feb/2025	18:00			PLANNED	Requested	
193	RQ206818	OCC_227	cpcc3_sd	BAY	709 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT BAREILLY_2(PG) (POWERGRID)	POWERGRID	D	AMP Work	18/Feb/2025	09:00	18/Feb/2025	18:00			PLANNED	Requested	
194	RQ206787	OCC_227	cpcc3_sd	BAY	707 MAIN BAY - 765 KV BAREILLY_2- LUCKNOW_2 (PG) CKT-1 AND 765 KV BAREILLY_2(PG) - BUS 1 AT BAREILLY_2(PG)	POWERGRID	D	AMP Work	17/Feb/2025	09:30	17/Feb/2025	17:30			PLANNED	Requested	

195	RQ206632	OCC_227	cpcc2_sd	BAY	711 TIE BAY - 765KV MOGA-BHIWANI (PG) CKT-1 AND 765/400KV 1500 MVA ICT 2 AT MOGA(PG)	POWERGRID	C	AMP Work	17/Feb/2025	08:00	18/Feb/2025	18:00	kindly approve	PLANNED	Requested	
196	RQ206805	OCC_227	cpcc3_sd	BAY	705 TIE BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV BALIA(PG) AND 765KV BALIA-LUCKNOW_2 (PG) CKT-1	POWERGRID	D	AMP Work	17/Feb/2025	08:00	18/Feb/2025	18:00		PLANNED	Requested	
197	RQ206791	OCC_227	cpcc3_sd	BAY	712 MAIN BAY - 330 MVAR BUS REACTOR NO 1 AT 765KV FATEHPUR(PG)	POWERGRID	D	AMP Work	14/Feb/2025	09:00	14/Feb/2025	18:00		PLANNED	Requested	
198	RQ206804	OCC_227	cpcc3_sd	BAY	712 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT BALIA(PG)	POWERGRID	D	AMP Work	14/Feb/2025	08:00	15/Feb/2025	18:00		PLANNED	Requested	
199	RQ206631	OCC_227	cpcc2_sd	BAY	704 MAIN BAY - 765 KV BIKANER-MOGA (PG) CKT-2 (POWERGRID) AT MOGA	POWERGRID	C	AMP Work	14/Feb/2025	08:00	15/Feb/2025	18:00	kindly approve	PLANNED	Requested	
200	RQ206304	OCC_227	cpcc1_sd	BAY	710 MAIN BAY - 765KV AJMER-CHITTORGARH (PG) CKT-2 AT CHITTORGARH(PG)	POWERGRID	D	FOR AMP WORK	13/Feb/2025	08:00	13/Feb/2025	18:00		PLANNED	Requested	
201	RQ206319	OCC_227	cpcc1_sd	BAY	718 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 (POWERGRID)	POWERGRID	D	FOR AMP WORK	13/Feb/2025	08:00	14/Feb/2025	18:00		PLANNED	Requested	
202	RQ206303	OCC_227	cpcc1_sd	BAY	707 MAIN BAY - 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1 AT CHITTORGARH(PG)	POWERGRID	D	FOR AMP WORK	12/Feb/2025	08:00	12/Feb/2025	18:00		PLANNED	Requested	
203	RQ206803	OCC_227	cpcc3_sd	BAY	710 MAIN BAY - 765KV VARANASI-BALIA (PG) CKT-1 AT BALIA(PG)	POWERGRID	D	AMP Work	12/Feb/2025	08:00	13/Feb/2025	18:00		PLANNED	Requested	
204	RQ206790	OCC_227	cpcc3_sd	BAY	711 TIE BAY - 765KV AGRA-FATEHPUR (PG) CKT-2 AND FUTURE AT FATEHPUR(PG)	POWERGRID	D	AMP Work	11/Feb/2025	09:00	11/Feb/2025	18:00		PLANNED	Requested	
205	RQ206299	OCC_227	cpcc1_sd	BAY	704 MAIN BAY - 765 KV BIKANER(PG) - BUS 1 (POWERGRID) AND 765 KV BIKANER-BHADLA_2 (PG) CKT-1 AT 765 KV BIKANER(PG) (POWERGRID)	POWERGRID	D	FOR AMP WORK	11/Feb/2025	08:00	11/Feb/2025	18:00		PLANNED	Requested	
206	RQ206302	OCC_227	cpcc1_sd	BAY	704 MAIN BAY - 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2 AT CHITTORGARH(PG)	POWERGRID	D	FOR AMP WORK	11/Feb/2025	08:00	11/Feb/2025	18:00		PLANNED	Requested	
207	RQ206318	OCC_227	cpcc1_sd	BAY	721 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-1 (POWERGRID)	POWERGRID	D	FOR AMP WORK	11/Feb/2025	08:00	12/Feb/2025	18:00		PLANNED	Requested	
208	RQ206789	OCC_227	cpcc3_sd	BAY	708 TIE BAY - 765 KV AGRA-FATEHPUR (PG) CKT-1 (POWERGRID) AND 765KV BUS 2 AT FATEHPUR(PG) AT 765 KV FATEHPUR(PG) (POWERGRID)	POWERGRID	D	AMP Work	10/Feb/2025	09:00	10/Feb/2025	18:00		PLANNED	Requested	
209	RQ206298	OCC_227	cpcc1_sd	BAY	708 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT BIKANER(PG) (POWERGRID) AND 765 KV BIKANER-BHADLA_2 (PG) CKT 2 AT 765 KV BIKANER(PG) (POWERGRID)	POWERGRID	D	FOR AMP WORK	10/Feb/2025	08:00	10/Feb/2025	18:00		PLANNED	Requested	
210	RQ206301	OCC_227	cpcc1_sd	BAY	708 TIE BAY - 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1 AND 765/400 KV 1500 MVA ICT 2 AT CHITTORGARH(PG)	POWERGRID	D	FOR AMP WORK	10/Feb/2025	08:00	10/Feb/2025	18:00		PLANNED	Requested	

211	RQ206798	OCC_227	cpcc3_sd	BAY	707 MAIN BAY - 765KV BALIA(PG)-GAYA(PG) (UNDEF) CKT-1 AT BALIA(PG)	POWERGRID	D	AMP Work	10/Feb/2025	08:00	11/Feb/2025	18:00		PLANNED	Requested	
212	RQ206297	OCC_227	cpcc1_sd	BAY	718 MAIN BAY - 765 KV BHADLA-BIKANER (PG) CKT-2 (POWERGRID) AND FUTURE AT 765 KV BIKANER(PG) (POWERGRID)	POWERGRID	D	FOR AMP WORK	09/Feb/2025	08:00	09/Feb/2025	18:00		PLANNED	Requested	
213	RQ206317	OCC_227	cpcc1_sd	BAY	716 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	FOR AMP WORK	09/Feb/2025	08:00	10/Feb/2025	18:00		PLANNED	Requested	
214	RQ206300	OCC_227	cpcc1_sd	BAY	705 TIE BAY - 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2 AND 765/400 KV 1500 MVA ICT 1 AT CHITTORGARH(PG)	POWERGRID	D	FOR AMP WORK	08/Feb/2025	08:00	08/Feb/2025	18:00		PLANNED	Requested	
215	RQ206814	OCC_227	cpcc3_sd	BAY	707 MAIN BAY - 765KV LUCKNOW_2-BAREILLY (PG) CKT-1 AT LUCKNOW_2(PG)	POWERGRID	D	AMP Work	07/Feb/2025	09:00	07/Feb/2025	18:00		PLANNED	Requested	
216	RQ206796	OCC_227	cpcc3_sd	BAY	710 MAIN BAY - 765 KV AGRA-FATEHPUR (PG) CKT-2 AND 765KV BUS 1 AT AGRA(PG)	POWERGRID	D	AMP Work	07/Feb/2025	09:00	07/Feb/2025	18:00		PLANNED	Requested	
217	RQ206316	OCC_227	cpcc1_sd	BAY	717 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG) (POWERGRID) AND 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	FOR AMP WORK	07/Feb/2025	08:00	08/Feb/2025	18:00		PLANNED	Requested	
218	RQ206813	OCC_227	cpcc3_sd	BAY	702 TIE BAY - 765 KV BALIA-LUCKNOW_2 (PG) CKT-1 AND 765/400 KV 1500 MVA ICT 1 AT LUCKNOW_2(PG)	POWERGRID	D	AMP Work	06/Feb/2025	09:00	06/Feb/2025	18:00		PLANNED	Requested	
219	RQ206294	OCC_227	cpcc1_sd	BAY	710 MAIN BAY - 765 KV BIKANER-MOGA (PG) CKT-1 AT BIKANER	POWERGRID	D	FOR AMP WORK	06/Feb/2025	08:00	06/Feb/2025	18:00		PLANNED	Requested	
220	RQ206797	OCC_227	cpcc3_sd	BAY	704 MAIN BAY - 765KV BALIA-LUCKNOW_2 (PG) CKT-1 AT BALIA(PG)	POWERGRID	D	AMP Work	06/Feb/2025	08:00	07/Feb/2025	18:00		PLANNED	Requested	
221	RQ206795	OCC_227	cpcc3_sd	BAY	702 TIE BAY - 765KV AGRA(PG)-GWALIOR(PG) (UNDEF) CKT-2 AND 765/400KV 1500 MVA ICT 1 AT AGRA(PG)	POWERGRID	D	AMP Work	05/Feb/2025	09:00	05/Feb/2025	18:00		PLANNED	Requested	
222	RQ206312	OCC_227	cpcc1_sd	BAY	720 TIE BAY - 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 AND 240 MVAR BUS REACTOR NO 3 AT 765KV BHIWANI(PG)	POWERGRID	D	FOR AMP WORK	05/Feb/2025	08:00	07/Feb/2025	18:00		PLANNED	Requested	
223	RQ206293	OCC_227	cpcc1_sd	BAY	711 TIE BAY - 765 KV BIKANER-MOGA (PG) CKT-1 AND 765/400 KV 1500 MVA ICT 2 AT BIKANER(PG) AT 765 KV BIKANER(PG)	POWERGRID	D	FOR AMP WORK	05/Feb/2025	08:00	05/Feb/2025	18:00		PLANNED	Requested	
224	RQ206315	OCC_227	cpcc1_sd	BAY	708 TIE BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 (POWERGRID) AND 240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG) AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	FOR AMP WORK	05/Feb/2025	08:00	06/Feb/2025	18:00		PLANNED	Requested	
225	RQ206292	OCC_227	cpcc1_sd	BAY	713 MAIN BAY - 765 KV BIKANER-MOGA (PG) CKT-2 AT BIKANER	POWERGRID	D	FOR AMP WORK	04/Feb/2025	08:00	04/Feb/2025	18:00		PLANNED	Requested	
226	RQ206272	OCC_227	cpcc1_sd	BAY	70252A MAIN BAY - 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 AT PHAGI(RS)	POWERGRID	D	CB Pending Amp(CRM,DCRM,DEW POINT,COIL CURRENT) work to be carried out	04/Feb/2025	08:00	04/Feb/2025	18:00		PLANNED	Requested	

227	RQ206794	OCC_227	cpcc1_sd	BAY	701 MAIN BAY - 765 KV AGRA-GWALIOR (PG) CKT-2 AND 765KV BUS 1 AT AGRA(PG)	POWERGRID	D	AMP Work	03/Feb/2025	09:00	03/Feb/2025	18:00			PLANNED	Requested	
228	RQ206291	OCC_227	cpcc1_sd	BAY	712 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT BIKANER(PG)	POWERGRID	D	FOR AMP WORK	03/Feb/2025	08:00	03/Feb/2025	18:00			PLANNED	Requested	
229	RQ206314	OCC_227	cpcc1_sd	BAY	719 MAIN BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWERGRID	D	FOR AMP WORK	03/Feb/2025	08:00	04/Feb/2025	18:00			PLANNED	Requested	
230	RQ206310	OCC_227	cpcc1_sd	BAY	719 MAIN BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 AT BHIWANI(PG)	POWERGRID	D	FOR AMP WORK	02/Feb/2025	08:00	03/Feb/2025	18:00			PLANNED	Requested	
231	RQ206290	OCC_227	cpcc1_sd	BAY	721 MAIN BAY - 765 KV BHADLA- BIKANER (PG) CKT-1 (POWERGRID) AND 765 KV BIKANER(PG) - BUS 2 AT 765 KV BIKANER(PG) (POWERGRID)	POWERGRID	D	FOR AMP WORK	02/Feb/2025	08:00	02/Feb/2025	18:00			PLANNED	Requested	
232	RQ206289	OCC_227	cpcc1_sd	BAY	720 TIE BAY - 765 KV BHADLA- BIKANER (PG) CKT-1 (POWERGRID) AND 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-1 AT 765 KV BIKANER(PG) (POWERGRID)	POWERGRID	D	FOR AMP WORK	01/Feb/2025	08:00	01/Feb/2025	18:00			PLANNED	Requested	
233	RQ206313	OCC_227	cpcc1_sd	BAY	720 TIE BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AND 765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PFTL) CKT-1 AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	FOR AMP WORK	01/Feb/2025	08:00	02/Feb/2025	18:00			PLANNED	Requested	
234	RQ206671	OCC_227	stuup_sd	BAY	704 MAIN BAY - 765 KV HAPUR(UP)-RAMPUR_PRSTL (UP) (GTL) CKT-1 (UPPTCL) AT 765 KV HAPUR(UP)	UPPTCL	C	For Annual Testing and Maintenance	20/Feb/2025	09:00	20/Feb/2025	18:00			PLANNED	Requested	
235	RQ206358	OCC_227	stuup_sd	BAY	711 TIE BAY - 765KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-1 AND 765KV/400KV AGRA FATEHBAD(UP)-ICT-1 AT AGRA FATEHBAD(UP)	UPPTCL	C	* For Annual Testing and Maintenance of Bay equipment.	09/Feb/2025	10:00	09/Feb/2025	17:00			PLANNED	Requested	
236	RQ206365	OCC_227	stuup_sd	BAY	710 MAIN BAY - 765KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-1 AT AGRA FATEHBAD(UP)	UPPTCL	C	* For Annual Testing and Maintenance of Bay equipment.	08/Feb/2025	10:00	08/Feb/2025	17:00			PLANNED	Requested	
237	RQ206356	OCC_227	stuup_sd	BAY	709 MAIN BAY - 765KV/400KV AGRA FATEHBAD(UP)-ICT-2 AT AGRA FATEHBAD(UP)	UPPTCL	C	* For Annual Testing and Maintenance of Bay equipment.	07/Feb/2025	10:00	07/Feb/2025	17:00			PLANNED	Requested	
238	RQ206357	OCC_227	stuup_sd	BAY	708 TIE BAY - 765KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-2 AND 765KV/400KV AGRA FATEHBAD(UP)-ICT-2 AT AGRA FATEHBAD(UP)	UPPTCL	C	* For Annual Testing and Maintenance of Bay equipment.	06/Feb/2025	10:00	06/Feb/2025	17:00			PLANNED	Requested	
239	RQ206719	OCC_227	cpcc1_sd	BAY	717 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT SIKAR_2(PSTL) (PSTL) AND FUTURE AT 765 KV SIKAR_2(PSTL) (PSTL)	PSTL	D	Construction Work For Integration of 717 & 716 Bays	12/Feb/2025	08:00	12/Feb/2025	18:00			PLANNED	Requested	
240	RQ206718	OCC_227	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT SIKAR_2(PSTL) (PSTL) AND FUTURE AT 765 KV SIKAR_2(PSTL) (PSTL)	PSTL	D	Construction Work For Integration of 714 & 713 Bays	11/Feb/2025	08:00	11/Feb/2025	18:00			PLANNED	Requested	

241	RQ206296	OCC_227	cpcc1_sd	BAY	716 MAIN BAY - 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-2 (BKTL) AT 765 KV BIKANER(PG)	BKTL	D	FOR AMP WORK	08/Feb/2025	08:00	08/Feb/2025	18:00		PLANNED	Requested	
242	RQ206295	OCC_227	cpcc1_sd	BAY	719 MAIN BAY - 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-1 (BKTL) AT 765 KV BIKANER(PG)	BKTL	D	FOR AMP WORK	07/Feb/2025	08:00	07/Feb/2025	18:00		PLANNED	Requested	
243	RQ205988	OCC_227	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT JHATIKARA(PG)		D	ICT-3 AMP	25/Feb/2025	09:00	25/Feb/2025	18:00		PLANNED	Requested	
244	RQ205987	OCC_227	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT JHATIKARA(PG)		D	414-89A Tie Bay Isolator Retrofit	24/Feb/2025	09:00	24/Feb/2025	18:00		PLANNED	Requested	
245	RQ205979	OCC_227	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BHADLA(PG)		D	AMP WORK AND COE COMPLIANCE WORK	19/Feb/2025	16:00	19/Feb/2025	23:00		PLANNED	Requested	
246	RQ205978	OCC_227	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BHADLA(PG)		D	AMP WORK AND COE COMPLIANCE WORK	18/Feb/2025	16:00	18/Feb/2025	23:00		PLANNED	Requested	
247	RQ205977	OCC_227	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA(PG)		D	AMP WORK AND COE COMPLIANCE WORK	17/Feb/2025	16:00	17/Feb/2025	23:00		PLANNED	Requested	
248	RQ206497	OCC_227	cpcc2_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT MOGA(PG)		D	AMP Work	16/Feb/2025	08:00	16/Feb/2025	18:00	Kindly approve.	PLANNED	Requested	
249	RQ205935	OCC_227	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG)		D	Commissioning of Ladder logic & spare switching, AMP	13/Feb/2025	17:00	14/Feb/2025	23:00		PLANNED	Requested	
250	RQ205965	OCC_227	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BIKANER(PG)		D	AMP Work	13/Feb/2025	15:00	13/Feb/2025	23:00		PLANNED	Requested	
251	RQ205964	OCC_227	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BIKANER(PG)		D	AMP Work	12/Feb/2025	15:00	12/Feb/2025	23:00		PLANNED	Requested	
252	RQ205974	OCC_227	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT AJMER(PG)		D	AMP Work	12/Feb/2025	09:00	12/Feb/2025	18:00		PLANNED	Requested	
253	RQ205934	OCC_227	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 6 AT FATEHGARH_II(PG)		D	Commissioning of Ladder logic & spare switching,	11/Feb/2025	17:00	12/Feb/2025	23:00		PLANNED	Requested	
254	RQ205973	OCC_227	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT AJMER(PG)		D	AMP Work	11/Feb/2025	09:00	11/Feb/2025	18:00		PLANNED	Requested	
255	RQ205951	OCC_227	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 4 AT KOTESHWAR(PG)		D	For implementation of updated mechanical protection settings and AMP.	10/Feb/2025	09:30	11/Feb/2025	18:00		PLANNED	Requested	
256	RQ205933	OCC_227	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 5 AT FATEHGARH_II(PG)		D	Commissioning of Ladder logic & spare switching,	09/Feb/2025	17:00	10/Feb/2025	23:00		PLANNED	Requested	
257	RQ205920	OCC_227	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT BHADLA_2 (PG)		D	CSD Fine Tuning, Attending Punch Points	07/Feb/2025	17:00	08/Feb/2025	23:00		PLANNED	Requested	
258	RQ205932	OCC_227	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG)		C	For modification in the relay panel wiring & testing of ICT relay as per new approved scheme	07/Feb/2025	17:00	08/Feb/2025	23:00		PLANNED	Requested	
259	RQ205950	OCC_227	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 3 AT KOTESHWAR(PG)		D	For implementation of updated mechanical protection settings and AMP.	07/Feb/2025	09:30	08/Feb/2025	18:00		PLANNED	Requested	
260	RQ205919	OCC_227	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BHADLA_2 (PG)		D	AMP of ICT, CSD Fine Tuning	05/Feb/2025	17:00	06/Feb/2025	23:00		PLANNED	Requested	
261	RQ205931	OCC_227	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG)		D	For Spare ICT switching, AMP & CoE compliances	05/Feb/2025	17:00	06/Feb/2025	23:00		PLANNED	Requested	
262	RQ205949	OCC_227	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 2 AT KOTESHWAR(PG)		D	For implementation of updated mechanical protection settings and AMP.	05/Feb/2025	09:30	06/Feb/2025	18:00		PLANNED	Requested	
263	RQ205969	OCC_227	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT CHITTORGARH(PG)		C	Amp work and insulation coating in tertiary ckt	05/Feb/2025	09:00	06/Feb/2025	18:00		PLANNED	Requested	
264	RQ205983	OCC_227	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT MEERUT_PMSTL (UP)		D	AMP WORK AND PROTECTION IOM COMPLIANCE WORK	05/Feb/2025	08:00	05/Feb/2025	18:00		PLANNED	Requested	
265	RQ205918	OCC_227	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG)		D	AMP of ICT	03/Feb/2025	17:00	04/Feb/2025	23:00		PLANNED	Requested	
266	RQ205930	OCC_227	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG)		D	For Spare ICT switching, AMP & CoE compliances	03/Feb/2025	17:00	04/Feb/2025	23:00		PLANNED	Requested	
267	RQ205948	OCC_227	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 1 AT KOTESHWAR(PG)		D	For implementation of updated mechanical protection settings and AMP.	03/Feb/2025	09:30	04/Feb/2025	18:00		PLANNED	Requested	
268	RQ205968	OCC_227	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT CHITTORGARH(PG)		C	Amp work and insulation coating in tertiary ckt	03/Feb/2025	09:00	04/Feb/2025	18:00		PLANNED	Requested	
269	RQ205982	OCC_227	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT MEERUT_PMSTL (UP)		D	AMP WORK AND PROTECTION IOM COMPLIANCE WORK	03/Feb/2025	08:00	03/Feb/2025	18:00		PLANNED	Requested	
270	RQ205992	OCC_227	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL)		D	For scheme checking work	02/Feb/2025	09:00	02/Feb/2025	17:00		PLANNED	Requested	

271	RQ205917	OCC_227	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG)		D	AMP of ICT	01/Feb/2025	17:00	02/Feb/2025	23:00		PLANNED	Requested
272	RQ205929	OCC_227	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG)		D	For Spare ICT switching, AMP & CoE compliances	01/Feb/2025	17:00	02/Feb/2025	23:00		PLANNED	Requested
273	RQ205991	OCC_227	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL)		D	For scheme checking work	01/Feb/2025	09:00	01/Feb/2025	17:00		PLANNED	Requested
274	RQ205488	OCC_227	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT HAPUR(UP)	UPPTCL	C	Normalization of 1500 MVA ICT-2. Spare phase will be free and 1500 ICT-2 will be charge with R,Y & B phase	22/Feb/2025	10:00	22/Feb/2025	12:00		PLANNED	Requested
275	RQ205501	OCC_227	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT GR.NOIDA_2(UPC)	UPPTCL	C	R phase will be free, 1500 MVA ICT-1 will charge Yph, Bph and spare Phase	21/Feb/2025	09:00	21/Feb/2025	10:00		PLANNED	Requested
276	RQ205489	OCC_227	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT HAPUR(UP)	UPPTCL	C	Annual Testing & Maintenance	18/Feb/2025	10:00	28/Feb/2025	12:00		PLANNED	Requested
277	RQ206668	OCC_227	stuup_sd	TRANSFORMER	765/21 KV 825 MVA GT 2 AT LALITPUR(LPG)	UPPTCL	C	For Preventive checks of Unit#2 associated GT-bay Clamp & connectors tightness chacking, GT & UT Monsoon protection & To attend oil leakage if any.	10/Feb/2025	10:00	05/Mar/2025	18:00	UPPL Approved outage of LPGL Unit#2 (660 MW) For AOH	PLANNED	Requested
278	RQ205447	OCC_227	stuup_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 2 AT UNNAO(UP)	UPPTCL	C	* For servicing (>&-) overhauling of OLTC And annual maintenance OF 1000 >X MVA ICT-2	06/Feb/2025	09:00	07/Feb/2025	18:00		PLANNED	Requested
279	RQ205448	OCC_227	stuup_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 1 AT UNNAO(UP)	UPPTCL	C	* For servicing (>&-) over hauling of OLTC And annual maintenance OF >X 1000 MVA ICT-1	04/Feb/2025	09:00	05/Feb/2025	18:00		PLANNED	Requested
280	RQ205545	OCC_227	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT AGRA FATEHBAD(UP)	UPPTCL	D	* For Annual Testing and Maintenance of ICT units, Relay and associated >X elements.	03/Feb/2025	09:00	04/Feb/2025	18:00		PLANNED	Requested
281	RQ206219	OCC_227	slcds_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	21/Feb/2025	08:00	21/Feb/2025	18:00		PLANNED	Requested
282	RQ206217	OCC_227	slcds_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT ANTA(RS)	RRVPNL	D	Quarterly Maintenance and testing of bay equipments.	07/Feb/2025	08:00	07/Feb/2025	18:00		PLANNED	Requested
283	RQ206220	OCC_227	slcds_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT ANTA(RS)	RRVPNL	D	Quarterly Maintenance and testing of bay equipments.	05/Feb/2025	08:00	05/Feb/2025	18:00		PLANNED	Requested
284	RQ206214	OCC_227	slcds_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT ANTA(RS)	RRVPNL	D	Quarterly Maintenance and testing of bay equipments.	03/Feb/2025	08:00	03/Feb/2025	18:00		PLANNED	Requested
285	RQ206757	OCC_227	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT AGRA(PG)	POWERGRID	D	Implementation of Interlock of BUI Protection with OCEF, OSR Modification, AMP	12/Feb/2025	08:00	12/Feb/2025	18:00		PLANNED	Requested
286	RQ206758	OCC_227	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT AGRA(PG)	POWERGRID	D	Implementation of Interlock of BUI Protection with OCEF, OSR Modification, AMP	10/Feb/2025	08:00	10/Feb/2025	18:00		PLANNED	Requested
287	RQ206749	OCC_227	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT VARANASI(PG)	POWERGRID	D	AMP Work	07/Feb/2025	08:00	08/Feb/2025	18:00		PLANNED	Requested
288	RQ206752	OCC_227	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BAREILLY_2(PG)	POWERGRID	D	To replace vulnerable polymer insulator with glass type insulator	06/Feb/2025	10:00	06/Feb/2025	16:00		PLANNED	Requested
289	RQ206750	OCC_227	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT VARANASI(PG)	POWERGRID	D	AMP Work	05/Feb/2025	08:00	06/Feb/2025	18:00		PLANNED	Requested
290	RQ206751	OCC_227	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BAREILLY_2(PG)	POWERGRID	D	To replace vulnerable polymer insulator with glass type insulator	04/Feb/2025	10:00	04/Feb/2025	16:00		PLANNED	Requested
291	RQ206761	OCC_227	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BALIA(PG)	POWERGRID	D	AMP Work	04/Feb/2025	08:00	04/Feb/2025	18:00		PLANNED	Requested
292	RQ205780	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-2		D	For rectification of shut down nature defects	28/Feb/2025	16:00	28/Feb/2025	21:00		PLANNED	Requested
293	RQ205831	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-3		D	For scheme checking work	28/Feb/2025	08:00	28/Feb/2025	18:00		PLANNED	Requested
294	RQ205779	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-1		D	For rectification of shut down nature defects	27/Feb/2025	16:00	27/Feb/2025	21:00		PLANNED	Requested
295	RQ205850	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-1		D	400KV Busbar Relay Retrofitment work.	27/Feb/2025	09:00	28/Feb/2025	18:00		PLANNED	Requested
296	RQ206579	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-MALERKOTLA (PG) CKT-1		D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	27/Feb/2025	08:00	27/Feb/2025	18:00	Kindly approve.	PLANNED	Requested
297	RQ205830	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-2		D	For scheme checking work	27/Feb/2025	08:00	27/Feb/2025	18:00		PLANNED	Requested
298	RQ206527	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-2		D	Tr. Line AMP work(Jumper Bolt/Nut Loose,Vibration damper Loose, Spacers Damaged)	27/Feb/2025	08:00	27/Feb/2025	18:00	Kindly approve.	PLANNED	Requested
299	RQ205829	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-1		D	For scheme checking work	26/Feb/2025	08:00	26/Feb/2025	18:00		PLANNED	Requested

300	RQ205693	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH_III(PG) (PRTL) CKT-2		D	For Line bay AMP works	25/Feb/2025	17:00	26/Feb/2025	23:00		PLANNED	Requested	
301	RQ206512	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-1		D	Rectification of S/D nature defects of the line	25/Feb/2025	09:00	25/Feb/2025	18:00	Kindly approve.	PLANNED	Requested	
302	RQ205849	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPUR(RS) (PG) CKT-1		D	400KV Busbar Relay Retrofitment work.	25/Feb/2025	09:00	26/Feb/2025	18:00		PLANNED	Requested	
303	RQ206547	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-DEEPALPUR(JHKT) (PG) CKT-1		D	Rectification of S/D nature defects of the line	25/Feb/2025	08:00	25/Feb/2025	18:00	Kindly approve.	PLANNED	Requested	
304	RQ206526	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-1		D	Tr. Line AMP work(Jumper Bolt/Nut Loose,Vibration damper Loose, Spacers Damaged)	25/Feb/2025	08:00	25/Feb/2025	18:00	Kindly approve.	PLANNED	Requested	
305	RQ205717	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1		C	For attending major Sag Mismatch issue in between location no 293-301 & AMP of Line bay Equipments	25/Feb/2025	08:00	28/Feb/2025	18:00		PLANNED	Requested	
306	RQ205742	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHAGARH (PG) CKT-2		D	Relay testing & taking new commissioning line reactor in service	25/Feb/2025	08:00	25/Feb/2025	18:00		PLANNED	Requested	
307	RQ205778	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2		D	For rectification of shut down nature defects	24/Feb/2025	16:00	24/Feb/2025	21:00		PLANNED	Requested	
308	RQ205768	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(PG)-BHIWANI(BB) (PG)		C	453, 451, 455 ISOLATOR RETROFITMENT IN ADD CAP	24/Feb/2025	10:00	28/Feb/2025	18:00	Add cap isolator retrofitment	PLANNED	Requested	
309	RQ205722	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TEHRI(THDC)-KOTESHWAR(PG) (PG) CKT-1		D	For Testing DEF protection	24/Feb/2025	09:30	25/Feb/2025	18:00		PLANNED	Requested	
310	RQ206510	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH-WAGOORA (PG) CKT-1		D	Rectification of S/D nature defects of the line	24/Feb/2025	09:00	24/Feb/2025	18:00	Kindly approve.	PLANNED	Requested	
311	RQ206578	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADR(NT)-KAITHAL(PG) (PG) CKT-1		D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	24/Feb/2025	08:00	24/Feb/2025	18:00	Kindly approve.	PLANNED	Requested	
312	RQ205709	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMBOLI(DV)-JHATIKARA(PG) (DTL) CKT-2		D	SD NATURE DEFECTS RECTIFICATION	24/Feb/2025	08:00	24/Feb/2025	18:00		PLANNED	Requested	
313	RQ205741	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHAGARH (PG) CKT-1		D	Relay testing & taking new commissioning line reactor in service & For attending SD nature defects by BLLB TLM	24/Feb/2025	08:00	24/Feb/2025	18:00	non-auto mode of A/R of other parallel ckt. 400 KV MNP-BLB ckt-2	PLANNED	Requested	
314	RQ206567	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-2		D	REF Relay Retrofitting of Line Reactor	24/Feb/2025	08:00	24/Feb/2025	18:00	Kindly approve.	PLANNED	Requested	
315	RQ206568	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-3		D	REF Relay Retrofitting of Line Reactor	24/Feb/2025	08:00	24/Feb/2025	18:00	Kindly approve.	PLANNED	Requested	
316	RQ205692	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH_III(PG) (PRTL) CKT-1		D	For Line bay AMP works	23/Feb/2025	17:00	24/Feb/2025	23:00		PLANNED	Requested	
317	RQ206511	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_2(NH)-WAGOORA(PG) (PG) CKT-1		D	Rectification of S/D nature defects of the line	23/Feb/2025	09:00	23/Feb/2025	18:00	Kindly approve.	PLANNED	Requested	
318	RQ206566	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-JALANDHAR (PG) CKT-2		D	Line equipment AMP work.	23/Feb/2025	08:00	23/Feb/2025	11:00	Kindly approve.	PLANNED	Requested	
319	RQ205802	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1		D	AMP work of Line Equipments by Jaipur South & Additional glass disc insertion by KOTA: LOA given	23/Feb/2025	08:00	24/Feb/2025	18:00	Non auto for 400 KV RAPPD-Kota, subject to weather permitting and consent from RAPP	PLANNED	Requested	
320	RQ205873	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH(PG) (DTL) CKT-1		D	400KV 406 Main Bay Lbb/BUS BAR Relay retrofit and testing work	23/Feb/2025	08:00	23/Feb/2025	18:00	400kv 406 Main Bay Lbb/BUS BAR Relay retrofit and testing work	PLANNED	Requested	
321	RQ206513	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH-WAGOORA (PG) CKT-2		D	Rectification of S/D nature defects of the line	22/Feb/2025	09:00	22/Feb/2025	18:00	Kindly approve.	PLANNED	Requested	
322	RQ206546	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANCHKULA-ABDULLAPUR (PG) CKT-2		D	Rectification of S/D nature defects of the line	22/Feb/2025	08:00	22/Feb/2025	18:00	Kindly approve.	PLANNED	Requested	
323	RQ206577	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1		D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	22/Feb/2025	08:00	22/Feb/2025	18:00	Kindly approve.	PLANNED	Requested	
324	RQ205840	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-2		D	For scheme checking work	22/Feb/2025	08:00	22/Feb/2025	18:00		PLANNED	Requested	
325	RQ206565	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-JALANDHAR (PG) CKT-1		D	Line equipment AMP work.	22/Feb/2025	08:00	22/Feb/2025	11:00	Kindly approve.	PLANNED	Requested	
326	RQ205708	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMBOLI(DV)-DWARKA (PG) (PG)		D	SD NATURE DEFECTS RECTIFICATION	22/Feb/2025	08:00	22/Feb/2025	18:00		PLANNED	Requested	
327	RQ205740	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHAGARH-MAHARANIBAGH (PG) CKT-1		D	Relay testing & rectification of CoE observations	22/Feb/2025	08:00	22/Feb/2025	18:00		PLANNED	Requested	

328	RQ205777	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1		D	For rectification of shut down nature defects	21/Feb/2025	16:00	21/Feb/2025	21:00		PLANNED	Requested
329	RQ205721	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TEHRI(THDC)-KOTESHWAR(PG) (PG) CKT-2		D	For Testing DEF protection	21/Feb/2025	09:30	22/Feb/2025	18:00		PLANNED	Requested
330	RQ205883	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-2		D	Additional glass disc insertion: LOA given	21/Feb/2025	08:00	22/Feb/2025	18:00	Non auto for 400 KV RAPPD-Jaipur South, subject to weather permitting and consent from RAPP	PLANNED	Requested
331	RQ205839	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-1		D	For scheme checking work	21/Feb/2025	08:00	21/Feb/2025	18:00		PLANNED	Requested
332	RQ205807	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1		D	Non-auto mode for tower tightening & missing tower member fixing above waist level	21/Feb/2025	08:00	28/Feb/2025	18:00	Non-auto mode for tower tightening & missing tower member fixing above waist level	PLANNED	Requested
333	RQ205808	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2		D	Non-auto mode for tower tightening & missing tower member fixing above waist level	21/Feb/2025	08:00	28/Feb/2025	18:00	Non-auto mode for tower tightening & missing tower member fixing above waist level	PLANNED	Requested
334	RQ205707	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA-DWARKA (PG)		D	SD NATURE DEFECTS RECTIFICATION & 411 bay Y-phase CT replacement	21/Feb/2025	08:00	21/Feb/2025	18:00	SD NATURE DEFECTS RECTIFICATION & 411 bay Y-phase CT replacement	PLANNED	Requested
335	RQ205739	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH(PG)-NAWADA(HV) (PG) CKT-1		D	Relay testing & rectification of CoE observations	21/Feb/2025	08:00	21/Feb/2025	18:00		PLANNED	Requested
336	RQ205887	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-4		D	400kV 427 Main Bay Lbb/BUS BAR Relay retrofit and testing work	21/Feb/2025	08:00	21/Feb/2025	18:00	400kV 427 Main Bay Lbb/BUS BAR Relay retrofit and testing work	PLANNED	Requested
337	RQ205752	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-2		D	AMP work of Line Equipments	20/Feb/2025	09:00	20/Feb/2025	20:00	AMP work of Line Equipments	PLANNED	Requested
338	RQ206545	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANCHKULA-ABDULLAPUR (PG) CKT-1		D	Rectification of S/D nature defects of the line	20/Feb/2025	08:00	20/Feb/2025	18:00	Kindly approve.	PLANNED	Requested
339	RQ205838	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTS) CKT-2		D	For scheme checking work	20/Feb/2025	08:00	20/Feb/2025	18:00		PLANNED	Requested
340	RQ205697	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-2		D	for shut down related work in line	20/Feb/2025	08:00	20/Feb/2025	18:00	CKT 1 IN NON AUTO Mode	PLANNED	Requested
341	RQ205706	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDA(DV) (PG) CKT-2		D	SD NATURE DEFECTS RECTIFICATION & Tie Isolator Replacement & Finger replacement	20/Feb/2025	08:00	20/Feb/2025	18:00	Tie Isolator Replacement & Finger replacement	PLANNED	Requested
342	RQ205874	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH(PG) (DTL) CKT-1		D	400kV 404 Main Bay Lbb/BUS BAR Relay retrofit and testing work	20/Feb/2025	08:00	20/Feb/2025	18:00	400kV 404 Main Bay Lbb/BUS BAR Relay retrofit and testing work	PLANNED	Requested
343	RQ205720	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTESWAR(TH)-KOTESHWAR(PG) (PG) CKT-2		D	For installation and testing of differential relay	19/Feb/2025	09:30	20/Feb/2025	18:00		PLANNED	Requested
344	RQ205837	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTS) CKT-1		D	For scheme checking work	19/Feb/2025	08:00	19/Feb/2025	18:00		PLANNED	Requested
345	RQ205696	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-1		D	for shut down related work in line	19/Feb/2025	08:00	19/Feb/2025	18:00	CKT 2 IN NON AUTO Mode	PLANNED	Requested
346	RQ205875	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH(PG) (DTL) CKT-2		D	400kV 407 Main Bay Lbb/BUS BAR Relay retrofit and testing work	19/Feb/2025	08:00	19/Feb/2025	18:00	400kV 407 Main Bay Lbb/BUS BAR Relay retrofit and testing work	PLANNED	Requested
347	RQ205751	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-1		D	AMP work of Line Equipments	18/Feb/2025	09:00	18/Feb/2025	20:00	AMP work of Line Equipments	PLANNED	Requested
348	RQ205806	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEMERANA(PG)-BABAI(RS) (NRSS36) CKT-1		D	For rectification of shut down nature defects	18/Feb/2025	08:00	18/Feb/2025	18:00	For rectification of shut down nature defects	PLANNED	Requested
349	RQ206562	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA-PANCHKULA (PG) CKT-1		D	AR in Non auto mode required.	18/Feb/2025	08:00	18/Feb/2025	18:00	Kindly approve.	PLANNED	Requested
350	RQ205872	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1		C	41189L isolator retrofitting work at DTL bawana ss	18/Feb/2025	08:00	20/Feb/2025	18:00	41189L isolator retrofitting work at DTL bawana ss	PLANNED	Requested
351	RQ205712	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-KANKROLI(PG) (PG) CKT-1		D	For attending S/D nature defects	18/Feb/2025	08:00	18/Feb/2025	18:00	Non Auto of 400 KV RAPP-Kankrolli CKT	PLANNED	Requested
352	RQ206561	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA-PANCHKULA (PG) CKT-2		D	For TLM Maintenance work and Line Bay AMP activities	18/Feb/2025	08:00	18/Feb/2025	18:00	Kindly approve.	PLANNED	Requested
353	RQ205719	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTESWAR(TH)-KOTESHWAR(PG) (PG) CKT-1		D	For installation and testing of differential relay	17/Feb/2025	09:30	18/Feb/2025	18:00		PLANNED	Requested

354	RQ206713	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-NAKODAR(PSG) (PG) CKT-1		D	AR in Non auto mode required.	17/Feb/2025	09:00	17/Feb/2025	14:00	Kindly approve.	PLANNED	Requested	
355	RQ206712	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-NAKODAR(PSG) (PG) CKT-1		D	AR in Non auto mode required.	17/Feb/2025	09:00	17/Feb/2025	14:00	Kindly approve.	PLANNED	Requested	
356	RQ205848	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-2		D	400kV Busbar Relay Retrofitment work and Tie LBB backtrip testing.	17/Feb/2025	09:00	18/Feb/2025	18:00		PLANNED	Requested	
357	RQ206711	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-DHANANSU(PS) (PG) CKT-1		D	TLM AMP work and Line equipment AMP work.	17/Feb/2025	09:00	17/Feb/2025	14:00	Kindly approve.	PLANNED	Requested	
358	RQ205675	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-2		D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	17/Feb/2025	08:00	17/Feb/2025	18:00	Kindly approve.	PLANNED	Requested	
359	RQ205650	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA-PANCHKULA (PG) CKT-2		D	AR in Non auto mode required.	17/Feb/2025	08:00	17/Feb/2025	18:00	Kindly approve.	PLANNED	Requested	
360	RQ205705	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (DTL) CKT-1		D	SD NATURE DEFECTS RECTIFICATION & Tie Isolator Replacement & Finger replacement	17/Feb/2025	08:00	17/Feb/2025	18:00	Tie Isolator Replacement & Finger replacement	PLANNED	Requested	
361	RQ205882	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-1		D	400KV 424 Main Bay Lbb/BUS BAR Relay retrofit and testing work	17/Feb/2025	08:00	20/Feb/2025	18:00	400kV 424 Main Bay Lbb/BUS BAR Relay retrofit and testing work	PLANNED	Requested	
362	RQ205659	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA-PANCHKULA (PG) CKT-1		D	For TLM Maintenance work and Line Bay AMP activities	17/Feb/2025	08:00	17/Feb/2025	18:00	Kindly approve.	PLANNED	Requested	
363	RQ205832	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-4		D	For scheme checking work	16/Feb/2025	08:00	16/Feb/2025	18:00		PLANNED	Requested	
364	RQ205878	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-1		D	400kV 421 Main Bay Lbb/BUS BAR Relay retrofit and testing work	16/Feb/2025	08:00	16/Feb/2025	18:00	400kV 421 Main Bay Lbb/BUS BAR Relay retrofit and testing work	PLANNED	Requested	
365	RQ205699	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLAYAT SOLAR NTPC_1 - KOLAYAT SOLAR NTPC_2 (NTPC_KOLAYAT SL) CKT-1		D	Placing of Spacers in Jack Bus	15/Feb/2025	17:00	17/Feb/2025	23:00		PLANNED	Requested	
366	RQ205688	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2		D	For Line bay AMP	15/Feb/2025	17:00	16/Feb/2025	23:00		PLANNED	Requested	
367	RQ205902	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2		D	For installation of bird diverters	15/Feb/2025	16:00	28/Feb/2025	23:00		PLANNED	Requested	
368	RQ205904	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-2		D	For installation of bird diverters	15/Feb/2025	16:00	28/Feb/2025	23:00		PLANNED	Requested	
369	RQ205847	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1		D	400kV Busbar Relay Retrofitment work and Tie LBB backtrip testing.	15/Feb/2025	09:00	16/Feb/2025	18:00		PLANNED	Requested	
370	RQ205846	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-1		D	400kV Busbar Relay Retrofitment work and Tie LBB backtrip testing. & Shutdown nature defects rectification by Jaipur South	15/Feb/2025	09:00	16/Feb/2025	18:00	400kV Busbar Relay Retrofitment work and Tie LBB backtrip testing. & Shutdown nature defects rectification by Jaipur South	PLANNED	Requested	
371	RQ205892	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-DEHRADUN (PG) CKT-1		D	Shutdown nature defects rectification	15/Feb/2025	08:00	16/Feb/2025	19:00	Non auto mode of 400 KV BAGHPAT-SAHARANPUR & 400 KV DEHRADUN ROORKEE Line required	PLANNED	Requested	
372	RQ206574	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-1		D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	15/Feb/2025	08:00	15/Feb/2025	18:00	Kindly approve.	PLANNED	Requested	
373	RQ205871	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1		C	41289A Isolator retrofitting work at DTL bawana ss	15/Feb/2025	08:00	17/Feb/2025	18:00	41289A Isolator retrofitting work at DTL bawana ss	PLANNED	Requested	
374	RQ205799	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-NAKODAR(PSG) (PG) CKT-1		D	FOR AMP	14/Feb/2025	08:00	14/Feb/2025	18:00	FOR AMP	PLANNED	Requested	
375	RQ205894	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH-MAHARANIBAGH (PG) CKT-1		D	Shutdown nature defects rectification	14/Feb/2025	08:00	15/Feb/2025	19:00	Non auto mode of 400 KV BALLABHGARH(PG)-NAWADA(HV) & 400 KV GR.NOIDA(UPC)-NAWADA(HV) line required	PLANNED	Requested	
376	RQ205687	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1		D	For Line bay AMP	13/Feb/2025	17:00	14/Feb/2025	23:00		PLANNED	Requested	
377	RQ206708	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_1(NH)-JALANDHAR(PG) (PG) CKT-1		D	AR in Non auto mode required.	13/Feb/2025	09:00	13/Feb/2025	14:00	Kindly approve.	PLANNED	Requested	
378	RQ206707	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_1(NH)-JALANDHAR(PG) (PG) CKT-2		D	AMP OF LINE & LINE BAY EQUIPMENTS & Washing of Yard Equipments	13/Feb/2025	09:00	13/Feb/2025	14:00	Kindly approve.	PLANNED	Requested	

379	RQ205844	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-2		D	400KV Busbar Relay Retrofitment work and Tie LBB backtrip testing.	13/Feb/2025	09:00	14/Feb/2025	18:00			PLANNED	Requested	
380	RQ205845	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-2		D	400KV Busbar Relay Retrofitment work and Tie LBB backtrip testing & Shutdown nature defects rectification by Jaipur South	13/Feb/2025	09:00	14/Feb/2025	18:00	DEFECT RECTIFICATION WORK & BUSBAR RELAY RETROFITMENT WORK		PLANNED	Requested	
381	RQ205893	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-SAHARANPUR (PG) CKT-1		D	Shutdown nature defects rectification	13/Feb/2025	08:00	14/Feb/2025	19:00	Non auto mode of 400 KV BAGHPAT-DEHRADUN & 400 KV ROORKEE-SAHARANPUR Line		PLANNED	Requested	
382	RQ205701	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-2		D	For Line bay AMP	13/Feb/2025	08:00	13/Feb/2025	18:00			PLANNED	Requested	
383	RQ205767	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-HISSAR(PG) (PG) CKT-1		C	410 898, 411 89A and 41089L Isolators retrofitment in add cap	12/Feb/2025	10:00	21/Feb/2025	18:00	Add cap isolator retrofitment		PLANNED	Requested	
384	RQ206515	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGLIHAR(JK)-KISHENPUR(PG) (PDD JK) CKT-1		D	For AMP of Line Equipments	12/Feb/2025	09:00	12/Feb/2025	18:00	Kindly approve.		PLANNED	Requested	
385	RQ205814	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-SIKAR(PG) (RS) CKT-2		D	LINE BAY AND LINE REACTOR AMP WORK	12/Feb/2025	09:00	12/Feb/2025	18:00	LINE BAY AND LINE REACTOR AMP WORK		PLANNED	Requested	
386	RQ206573	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT-2		D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	12/Feb/2025	08:00	12/Feb/2025	18:00	Kindly approve.		PLANNED	Requested	
387	RQ205870	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1		C	41189A isolator retrofitting work at DTL bawana ss	12/Feb/2025	08:00	14/Feb/2025	18:00	41189A isolator retrofitting work at DTL bawana ss		PLANNED	Requested	
388	RQ205886	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-3		D	400kv 422 Main Bay Lbb/BUS BAR Relay retrofit and testing work	12/Feb/2025	08:00	12/Feb/2025	18:00	400kv 422 Main Bay Lbb/BUS BAR Relay retrofit and testing work		PLANNED	Requested	
389	RQ205771	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-2		D	AMP YEARLY/2Y/5YEARLY WORK	11/Feb/2025	10:00	11/Feb/2025	18:00	AMP YEARLY/2Y/5YEARLY WORK line Equipments		PLANNED	Requested	
390	RQ206552	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH-PATIALA (PG) CKT-1		D	Rectification of S/D nature defects of the line	11/Feb/2025	09:00	11/Feb/2025	18:00	Kindly approve.		PLANNED	Requested	
391	RQ206553	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH-PATIALA (PG) CKT-2		D	AR in Non auto mode required.	11/Feb/2025	09:00	11/Feb/2025	18:00	Kindly approve.		PLANNED	Requested	
392	RQ205813	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-SIKAR(PG) (RS) CKT-1		D	LINE BAY AND LINE REACTOR AMP WORK	11/Feb/2025	09:00	11/Feb/2025	18:00	LINE BAY AND LINE REACTOR AMP WORK		PLANNED	Requested	
393	RQ205843	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-2		D	400kv Busbar Relay Retrofitment work.	11/Feb/2025	09:00	12/Feb/2025	18:00			PLANNED	Requested	
394	RQ205890	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH(PG)-NAWADA(HV) (PG) CKT-1		D	Shutdown nature defects rectification	11/Feb/2025	08:00	12/Feb/2025	20:00	Non auto mode of 400 KV BALLABHGARH-MAHARANIBAGH line required		PLANNED	Requested	
395	RQ205795	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-2		D	For attending SD nature defects	11/Feb/2025	08:00	11/Feb/2025	18:00	non-auto mode of A/R relay of other parallel ckt. 400kv KNP-BLB ckt-3		PLANNED	Requested	
396	RQ205883	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-2		D	400kv 419 Main Bay Lbb/BUS BAR Relay retrofit and testing work	11/Feb/2025	08:00	11/Feb/2025	18:00	400kv 419 Main Bay Lbb/BUS BAR Relay retrofit and testing work		PLANNED	Requested	
397	RQ205700	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-1		D	For Line bay AMP	11/Feb/2025	08:00	11/Feb/2025	18:00			PLANNED	Requested	
398	RQ205770	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-1		D	AMP YEARLY/2Y/5YEARLY WORK	10/Feb/2025	10:00	10/Feb/2025	18:00	AMP YEARLY/2Y/5YEARLY WORK line Equipments		PLANNED	Requested	
399	RQ206550	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH(PG)-KOLDAM(NT) (PG) CKT-1		D	Rectification of S/D nature defects of the line	10/Feb/2025	09:00	10/Feb/2025	18:00	Kindly approve.		PLANNED	Requested	
400	RQ206551	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH(PG)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1		D	AR in Non auto mode required.	10/Feb/2025	09:00	10/Feb/2025	18:00	Kindly approve.		PLANNED	Requested	
401	RQ206710	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-DHANANSU(PS) (PG) CKT-1		D	AR in Non auto mode required.	10/Feb/2025	09:00	10/Feb/2025	14:00	Kindly approve.		PLANNED	Requested	
402	RQ206558	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXX)-WAGOORA(PG) (NRSS XXX) CKT-2		D	For AMP of Line Equipments	10/Feb/2025	09:00	10/Feb/2025	18:00	Kindly approve.		PLANNED	Requested	
403	RQ206514	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGLIHAR(JK)-KISHENPUR(PG) (JKSPDCL) CKT-3		D	For AMP of Line Equipments	10/Feb/2025	09:00	10/Feb/2025	11:00	Kindly approve.		PLANNED	Requested	
404	RQ206709	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-NAKODAR(PG) (PG) CKT-1		D	TLM AMP work and Line equipment AMP work.	10/Feb/2025	09:00	10/Feb/2025	14:00	Kindly approve.		PLANNED	Requested	
405	RQ205781	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-3		D	For replacement of Flashover insulator	10/Feb/2025	08:00	10/Feb/2025	18:00			PLANNED	Requested	

406	RQ206572	OCC_227	cpcc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT-1		D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	10/Feb/2025	08:00	10/Feb/2025	18:00	Kindly approve.	PLANNED	Requested	
407	RQ205728	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-2		D	Line equipment shifting and erection of gantry tower	10/Feb/2025	08:00	17/Feb/2025	18:00		PLANNED	Requested	
408	RQ205800	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) CKT-1		D	Polymer insulator replacement work by Kota , For attending S/D nature defects by Chittorgarh and Kankrol & for AMP of non Switable L/R and Line bay by Kankrol	10/Feb/2025	08:00	20/Feb/2025	18:00	Non Auto of 400 KV CHITTORGARH-KANKROLI(PG) & Non auto for 400 KV RAPP-CHITTORGARH, MOST URGENT	PLANNED	Requested	
409	RQ205815	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1		D	LINE IMPEDANCE MEASUREMENT OF 400KV SIKAR AGRA D/C (BOTH LINES S/D REQUIRED AT A TIME) by Siakr S/S & For rectification of shut down nature defects by Neemrana TLM	10/Feb/2025	08:00	10/Feb/2025	18:00	LINE IMPEDANCE MEASUREMENT OF 400KV SIKAR AGRA D/C (BOTH LINES S/D REQUIRED AT A TIME)	PLANNED	Requested	
410	RQ205816	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2		D	LINE IMPEDANCE MEASUREMENT OF 400KV SIKAR AGRA D/C (BOTH LINES S/D REQUIRED AT A TIME) by Siakr S/S & For rectification of shut down nature defects by Neemrana TLM	10/Feb/2025	08:00	10/Feb/2025	18:00	LINE IMPEDANCE MEASUREMENT OF 400KV SIKAR AGRA D/C (BOTH LINES S/D REQUIRED AT A TIME)	PLANNED	Requested	
411	RQ205880	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) CKT-2		D	400kv 416 Main Bay Lbb/BUS BAR Relay retrofit and testing work	10/Feb/2025	08:00	10/Feb/2025	18:00	400kv 416 Main Bay Lbb/BUS BAR Relay retrofit and testing work	PLANNED	Requested	
412	RQ205826	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-KOTPUTLI (PG) CKT-1		D	400KV Busbar Relay Retrofitment work by Bassi & Relay Testing Work by Kotputli &	09/Feb/2025	09:00	10/Feb/2025	20:00	Relay Testing Work	PLANNED	Requested	
413	RQ205889	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA(UPC)-NAWADA(HV) (PG) CKT-1		D	Shutdown nature defects rectification	09/Feb/2025	08:00	10/Feb/2025	20:00	Non auto mode of 400 KV BALLABHGARH-MAHARANIBAGH & 400 KV DADRI(NT)-MAHARANIBAGH Line required	PLANNED	Requested	
414	RQ205869	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1		C	41389L isolator retrofitting work at DTL bawana ss	09/Feb/2025	08:00	11/Feb/2025	18:00	41389L isolator retrofitting work at DTL bawana ss	PLANNED	Requested	
415	RQ205785	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH-GURGAON (PG) CKT-1		D	For OPGW replacement works from TN-3 to TN-5	09/Feb/2025	08:00	09/Feb/2025	18:00	Shutdown required for OPGW replacement / shifting from TN-3 to TN-5	PLANNED	Requested	
416	RQ205769	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-1		D	AMP YEARLY/2Y/5YEARLY WORK	08/Feb/2025	10:00	08/Feb/2025	18:00	AMP YEARLY/2Y/5YEARLY WORK line Equipments	PLANNED	Requested	
417	RQ206509	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH(PG)-BAGLIHAR(JK) (JKSPDCL) CKT-1		D	Rectification of S/D nature defects of the line	08/Feb/2025	09:00	08/Feb/2025	18:00	Kindly approve.	PLANNED	Requested	
418	RQ206704	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBALANDHAR (PG) CKT-2		D	AR in Non auto mode required.	08/Feb/2025	09:00	08/Feb/2025	14:00	Kindly approve.	PLANNED	Requested	
419	RQ206703	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBALANDHAR (PG) CKT-1		D	AMP OF LINE & LINE BAY EQUIPMENTS & Washing of Yard Equipments	08/Feb/2025	09:00	08/Feb/2025	14:00	Kindly approve.	PLANNED	Requested	
420	RQ205680	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-2		D	For rectification of shut down nature defects	08/Feb/2025	08:00	08/Feb/2025	18:00	For rectification of shut down nature defects	PLANNED	Requested	
421	RQ206705	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBALANDHAR (PG) CKT-2		D	AMP OF LINE BAY EQUIPMENTS & Washing of Yard Equipments	07/Feb/2025	09:00	07/Feb/2025	14:00	Kindly approve.	PLANNED	Requested	
422	RQ206706	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBALANDHAR (PG) CKT-1		D	AR in Non auto mode required.	07/Feb/2025	09:00	07/Feb/2025	14:00	Kindly approve.	PLANNED	Requested	
423	RQ206525	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROPAR(PSTCL)-LUDHIANA(PG) (PKTCL) CKT-1		D	For AMP of Line Equipments	07/Feb/2025	09:00	07/Feb/2025	18:00	Kindly approve.	PLANNED	Requested	
424	RQ205750	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA(UPC)-NAWADA(HV) (PG) CKT-1		D	MODEL LINE DEFECT RECTIFICATION	07/Feb/2025	09:00	08/Feb/2025	18:00	DEFECT RECTIFICATION WORK	PLANNED	Requested	
425	RQ205841	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BASSI (PG) CKT-1		D	400KV Busbar Relay Retrofitment work and Tie LBB backtrip testing.	07/Feb/2025	09:00	08/Feb/2025	18:00		PLANNED	Requested	
426	RQ205842	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-BHIWADI (PG) CKT-1		D	400KV Busbar Relay Retrofitment work and Tie LBB backtrip testing by Bassi & for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays in its tie bay and distance relay testing by Bhiwadi	07/Feb/2025	09:00	08/Feb/2025	18:00		PLANNED	Requested	
427	RQ205679	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1		D	For rectification of shut down nature defects	07/Feb/2025	08:00	07/Feb/2025	18:00	For rectification of shut down nature defects	PLANNED	Requested	
428	RQ205876	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH(PG) (DTL) CKT-2		D	For 408 Tie Bay LBB relay retrofit and testing work	07/Feb/2025	08:00	07/Feb/2025	18:00	For 408 Tie Bay LBB relay retrofit and testing work	PLANNED	Requested	
429	RQ206508	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1		D	Rectification of S/D nature defects of the line	06/Feb/2025	09:00	06/Feb/2025	18:00	Kindly approve.	PLANNED	Requested	

430	RQ206544	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA-PATIALA (PG) CKT-1		D	Rectification of S/D nature defects of the line	06/Feb/2025	09:00	06/Feb/2025	18:00	Kindly approve.	PLANNED	Requested	
431	RQ206524	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-LUDHIANA(PG) (PKTCL) CKT-1		D	For AMP of Line Equipments	06/Feb/2025	09:00	06/Feb/2025	18:00	Kindly approve.	PLANNED	Requested	
432	RQ205891	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE-SAHARANPUR (PG) CKT-1		D	Shutdown nature defects rectification	06/Feb/2025	08:00	07/Feb/2025	19:00	Non auto mode of 400 KV BAGHPAT-DEHRADUN & 400 KV BAGHPAT-SAHARANPUR Line required	PLANNED	Requested	
433	RQ206571	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-KAITHAL (PG) CKT-2		D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	06/Feb/2025	08:00	07/Feb/2025	18:00	Kindly approve.	PLANNED	Requested	
434	RQ205868	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1		C	41489A Isolator retrofitting work at DTL bawana ss	06/Feb/2025	08:00	08/Feb/2025	18:00	41489A Isolator retrofitting work at DTL bawana ss	PLANNED	Requested	
435	RQ205727	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays in its tie bay and distance relay testing	06/Feb/2025	08:00	06/Feb/2025	18:00		PLANNED	Requested	
436	RQ205888	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-4		D	For 426 Tie Bay LBB relay retrofit and testing work	06/Feb/2025	08:00	06/Feb/2025	18:00	For 426 Tie Bay LBB relay retrofit and testing work	PLANNED	Requested	
437	RQ206549	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-KALA AMB(PKTL) (JPL) CKT-2		D	FOR AMP WORKS OF LINE & BAY EQUIPMENTS	05/Feb/2025	09:00	05/Feb/2025	18:00	Kindly approve.	PLANNED	Requested	
438	RQ206523	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA-PATIALA (PG) CKT-2		D	For AMP of Line Equipments	05/Feb/2025	09:00	05/Feb/2025	11:00	Kindly approve.	PLANNED	Requested	
439	RQ206506	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URL_2(NH)-URL_1(NH) (PG) CKT-1		D	Repair of conductor in span 21-22	05/Feb/2025	09:00	05/Feb/2025	18:00	Kindly approve.	PLANNED	Requested	
440	RQ205678	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHINDERGARH(A PL)-BHIWANI(PG) (PG) CKT-4		D	Rectification of Shut Down Defects	05/Feb/2025	08:00	06/Feb/2025	18:00	Defets rectification work in model transmission line	PLANNED	Requested	
441	RQ205725	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-2		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays in its tie bay and distance relay testing	05/Feb/2025	08:00	05/Feb/2025	18:00		PLANNED	Requested	
442	RQ205726	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays in its tie bay and distance relay testing by Bhiwadi, For rectification of shut down nature defects by Neemrana & AMP and Relay Testing Work by Kotputli	05/Feb/2025	08:00	05/Feb/2025	18:00	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays in its tie bay and distance relay testing by Bhiwadi, For rectification of shut down nature defects by Neemrana & AMP and Relay Testing Work by Kotputli	PLANNED	Requested	
443	RQ205885	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-3		D	For 423 Tie Bay LBB relay retrofit and testing work	05/Feb/2025	08:00	05/Feb/2025	18:00	For 423 Tie Bay LBB relay retrofit and testing work	PLANNED	Requested	
444	RQ205881	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-1		D	For 423 Tie Bay LBB relay retrofit and testing work	05/Feb/2025	08:00	05/Feb/2025	18:00	For 423 Tie Bay LBB relay retrofit and testing work	PLANNED	Requested	
445	RQ206507	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URL_1(NH)-AMARGARH(NRSS XXIX) (NRSS XXIX) CKT-2		D	Rectification of S/D nature defects of the line	04/Feb/2025	09:00	04/Feb/2025	18:00	Kindly approve.	PLANNED	Requested	
446	RQ205749	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADR(NT)-GR.NOIDA(UPC) (PG) CKT-1		D	MODEL LINE DEFECT RECTIFICATION	04/Feb/2025	09:00	05/Feb/2025	18:00	DEFECT RECTIFICATION WORK	PLANNED	Requested	
447	RQ205724	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-1		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays in its tie bay and distance relay testing	04/Feb/2025	08:00	04/Feb/2025	18:00		PLANNED	Requested	
448	RQ205783	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-RISHIKESH(UK) (PG) CKT-1		D	Relay Retrofit	04/Feb/2025	08:00	04/Feb/2025	18:00	Relay Retrofit	PLANNED	Requested	
449	RQ205794	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABGARH (PG) CKT-1		D	For attending SD nature defects	04/Feb/2025	08:00	04/Feb/2025	18:00		PLANNED	Requested	
450	RQ205884	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-2		D	For 420 Tie Bay LBB relay retrofit and testing work	04/Feb/2025	08:00	04/Feb/2025	18:00	For 420 Tie Bay LBB relay retrofit and testing work	PLANNED	Requested	
451	RQ205877	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADR(NT)-MANDOLA(PG) (PG) CKT-1		D	For 420 Tie Bay LBB relay retrofit and testing work	04/Feb/2025	08:00	04/Feb/2025	18:00	For 420 Tie Bay LBB relay retrofit and testing work	PLANNED	Requested	
452	RQ206536	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-KISHENPUR(PG) (PG) CKT-1		D	Replacement of insulators at Loc No. 271 (Broken) and at Loc No. 249 which detected Punctured during PID Work.	04/Feb/2025	08:00	05/Feb/2025	18:00	Kindly approve.	PLANNED	Requested	

453	RQ206548	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-KALA AMB(PKTL) (JPL) CKT-1		D	FOR AMP WORKS OF LINE & BAY EQUIPMENTS	03/Feb/2025	09:00	03/Feb/2025	18:00	Kindly approve.	PLANNED	Requested	
454	RQ206570	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-KAITHAL (PG) CKT-1		D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	03/Feb/2025	08:00	04/Feb/2025	18:00	Kindly approve.	PLANNED	Requested	
455	RQ205821	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABA(RS)-BHIWAN(PG) (NRSS36) CKT-2		D	Stringing of 765 kV D/C Khetri-Narela TL	03/Feb/2025	08:00	08/Feb/2025	19:00	Stringing of 765 kV D/C Khetri-Narela TL	PLANNED	Requested	
456	RQ205820	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABA(RS)-BHIWAN(PG) (NRSS36) CKT-1		D	Stringing of 765 kV D/C Khetri-Narela TL	03/Feb/2025	08:00	08/Feb/2025	19:00	Stringing of 765 kV D/C Khetri-Narela TL	PLANNED	Requested	
457	RQ205793	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-DEEDWAN(MTS) (RS) CKT-1		D	For OPGW installation works - for creation of Repeater of S2-B2, Line-2	03/Feb/2025	08:00	03/Feb/2025	18:00	Shutdown for Joint Box at Crossing location of S2-B2, Line-2	PLANNED	Requested	
458	RQ205867	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1		C	41389A Isolator retrofitting work at DTL bawana ss	03/Feb/2025	08:00	05/Feb/2025	18:00	41389A Isolator retrofitting work at DTL bawana ss	PLANNED	Requested	
459	RQ205677	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHINDERGARH(A PL)-BHIWAN(PG) (PG) CKT-3		D	Rectification of Shut Down Defects	03/Feb/2025	08:00	04/Feb/2025	18:00	Defets rectification work in model transmission line	PLANNED	Requested	
460	RQ205879	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-2		D	For 417 Tie Bay LBB relay retrofit and testing work	03/Feb/2025	08:00	03/Feb/2025	18:00	For 417 Tie Bay LBB relay retrofit and testing work	PLANNED	Requested	
461	RQ205782	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-MUZAFFARNAGAR(UP) (PTCUL) CKT-1		D	Relay Retrofit	02/Feb/2025	08:00	02/Feb/2025	18:00	Relay Retrofit	PLANNED	Requested	
462	RQ205788	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (DTL) CKT-1		D	For OPGW replacement works from Mundka Gantry to TN-117	02/Feb/2025	08:00	03/Feb/2025	18:00	Non-Auto required for OPGW replacement works	PLANNED	Requested	
463	RQ205789	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (PG) CKT-2		D	For OPGW replacement works from Mundka Gantry to TN-117	02/Feb/2025	08:00	03/Feb/2025	18:00	Non-Auto required for OPGW replacement works	PLANNED	Requested	
464	RQ206534	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3		C	For stringing of 400KV Kishtwar Kishenpur line at Kishenpur S/S end, power line crossings of existing lines are being encountered in different spans. Shutdown is required to carryout stringing of under construction Kishtwar-Kishenpur line in the span of 9/0 and 10/0	02/Feb/2025	08:00	05/Feb/2025	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
465	RQ206535	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4		C	For stringing of 400KV Kishtwar Kishenpur line at Kishenpur S/S end, power line crossings of existing lines are being encountered in different spans. Shutdown is required to carryout stringing of under construction Kishtwar-Kishenpur line in the span of 9/0 and 10/0	02/Feb/2025	08:00	05/Feb/2025	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
466	RQ205901	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1		D	For installation of bird diverters	01/Feb/2025	16:00	14/Feb/2025	23:00		PLANNED	Requested	
467	RQ205903	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-1		D	For installation of bird diverters	01/Feb/2025	16:00	14/Feb/2025	23:00		PLANNED	Requested	
468	RQ205766	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHABAD-HISSAR (PG) CKT-1		C	411 898 and 412 898 Isolator retrofitting in add cap	01/Feb/2025	10:00	06/Feb/2025	18:00	Add cap isolator retrofitting	PLANNED	Requested	
469	RQ206528	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2		C	400KV Dulhasti Kishenpur -II is a Double circuit Line but stringing is done on one circuit only. Award has been placed for stringing on Circuit 2, under evacuation of Power from Pakaldul HEP in Chenab Valley HEPs. Shutdown is required to carryout stringing on circuit 2	01/Feb/2025	08:00	28/Feb/2025	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
470	RQ206529	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2		D	400KV Dulhasti Kishenpur -II is a Double circuit Line but stringing is done on one circuit only. Award has been placed for stringing on Circuit 2, under evacuation of Power from Pakaldul HEP in Chenab Valley HEPs. AR non auto mode is required to carryout stringing on circuit 2	01/Feb/2025	08:00	28/Feb/2025	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
471	RQ205790	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BALLABGARH (PG) CKT-1		D	For OPGW rectification/replacement works on high losses spans	01/Feb/2025	08:00	15/Feb/2025	18:00	Non-Auto required for OPGW rectification works	PLANNED	Requested	
472	RQ205817	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1		D	Stringing of 765 kV D/C Khetri-Narela TL	01/Feb/2025	08:00	04/Feb/2025	19:00	Stringing of 765 kV D/C Khetri-Narela TL	PLANNED	Requested	

473	RQ205792	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-DEEDWANA(MTS) (RS) CKT-1		D	For OPGW installation works - for creation of Repeater of S2-B2, Line-1	01/Feb/2025	08:00	01/Feb/2025	18:00	Shutdown for Joint Box at Crossing location 82/0 of S2-B2, Line-1	PLANNED	Requested
474	RQ205791	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-DEEDWANA(MTS) (RS) CKT-1		D	For OPGW installation works - for creation of Repeater of S2-B2, Line-2	01/Feb/2025	08:00	28/Feb/2025	18:00	Non-Auto required for OPGW installation works	PLANNED	Requested
475	RQ205801	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(INP)-CHITTORGARH(RS) (PG) CKT-1		D	Polymer insulator replacement work	01/Feb/2025	08:00	10/Feb/2025	18:00	Non auto for 400 kV RAPPK-Kankroll, MOST URGENT	PLANNED	Requested
476	RQ205676	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-JIND (PG) CKT-2		D	Rectification of Shut Down Defects	01/Feb/2025	08:00	28/Feb/2025	18:00	Non-Auto mode for PID testing of Insulators	PLANNED	Requested
477	RQ205675	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-JIND (PG) CKT-1		D	Rectification of Shut Down Defects	01/Feb/2025	08:00	28/Feb/2025	18:00	Non-Auto mode for PID testing of Insulators	PLANNED	Requested
478	RQ205710	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1		D	Polymer insulator replacement works by Kankroll & Bhinmal	01/Feb/2025	08:00	20/Feb/2025	18:00	Non Auto of 400 KV Kankroll-Zerda CKT 2, Most Urgent	PLANNED	Requested
479	RQ205711	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-2		D	Polmer insulator replacement and Destrtring and stringing of Y-Phase conductor in between location no 491-492 by Kankroll & Bhinmal	01/Feb/2025	08:00	20/Feb/2025	18:00	Non Auto of 400 KV Kankroll-Zerda CKT 1, Most Urgent	PLANNED	Requested
480	RQ205723	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-GURGAON (PG) CKT-1		D	Shutdown and testing for retrofitting and required of electromechanical/static LBB relays with numerical LBB relays in its tie bay, distance relay testing and LA jumper shifting work	01/Feb/2025	08:00	01/Feb/2025	18:00		PLANNED	Requested
481	RQ206522	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-KISHITWAR (PG) CKT-1		C	Testing of Main-1 & Main-2 Relay in Kishitwar Line (For CCE Approval)	20/Jan/2025	09:30	10/Feb/2025	17:00	Under construction head. Kindly approve.	PLANNED	Requested
482	RQ206972	OCC_227	indigrd_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-LUDHIANA(PG) (PKTCL) CKT-1	PKTCL	D	For defect rectification work	28/Feb/2025	10:00	28/Feb/2025	17:00		PLANNED	Requested
483	RQ206973	OCC_227	indigrd_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROPAR(PSTCL)-LUDHIANA(PG) (PKTCL) CKT-1	PKTCL	D	Required A/R off for safety of personals while working on line.	28/Feb/2025	10:00	28/Feb/2025	17:00		PLANNED	Requested
484	RQ206069	OCC_227	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-ROPAR(PSTCL) (PKTCL) CKT-1	PKTCL	D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 1 to 5	22/Feb/2025	08:00	22/Feb/2025	18:00		PLANNED	Requested
485	RQ206045	OCC_227	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROPAR(PSTCL)-LUDHIANA(PG) (PKTCL) CKT-1	PKTCL	D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 1 to 5	10/Feb/2025	08:00	10/Feb/2025	18:00		PLANNED	Requested
486	RQ205584	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ATAUR-MURADNAGAR_1 (UP) CKT-1	UPPTCL	D	* shutdown of 400kv MRD-Ataur Line for breaker Testing and CT Tan Delta >X Test(Line will be in shutdown)	27/Feb/2025	10:00	27/Feb/2025	18:00		PLANNED	Requested
487	RQ205580	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV REWA ROAD-PANKI (UP) CKT-1	UPPTCL	C	* SHUTDOWN OF 400KV PANKI-REWA ROAD LINE FOR ERRECTION OF 63MVAR LINE >X REACTOR AND REJUMPERING (LINE SHUTDOWN REQUIRED)	25/Feb/2025	10:00	28/Feb/2025	17:00		PLANNED	Requested
488	RQ205560	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUZAFFARNAGAR(UP)-VISHNUPRAYAG(JP) (UP) CKT-1	UPPTCL	C	* Shutdown required for height raising at NH(Najibabad bypass)between >X location no.504 and 505.	23/Feb/2025	08:00	04/Mar/2025	17:00		PLANNED	Requested
489	RQ205571	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-SARNATH (UP) CKT-1	UPPTCL	C	* DIVERSION OF 1.005 KM. 400KV ANPARA-SARNATH (L3) <-&-> >X SARNATH-AZAMGARH D/C LINE BETWEEN TOWER NO. 19 TO 22 DUE TO INFR	20/Feb/2025	08:00	28/Feb/2025	18:00		PLANNED	Requested
490	RQ205556	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH-AZAMGARH (UP) CKT-1	UPPTCL	C	* DIVERSION OF 1.005 KM. 400KV ANPARA-SARNATH (L3) <-&-> >X SARNATH-AZAMGARH D/C LINE BETWEEN TOWER NO. 19 TO 22 DUE TO INFR	20/Feb/2025	08:00	28/Feb/2025	18:00		PLANNED	Requested
491	RQ206434	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-ANPARA_D (UP) CKT-2	UPPTCL	D	Relay testing and to check Closing supervision ckt	19/Feb/2025	08:00	20/Feb/2025	18:00		PLANNED	Requested
492	RQ205552	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH-AZAMGARH (UP) CKT-1	UPPTCL	C	* shutdown is required for circuit breaker time test and bay maintenance >X work	18/Feb/2025	10:00	18/Feb/2025	17:00		PLANNED	Requested
493	RQ205599	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ATAUR-INDIRAPURAM (UP) CKT-1	UPPTCL	C	Annual Testing & Maintenance	17/Feb/2025	09:00	17/Feb/2025	11:00		PLANNED	Requested
494	RQ206433	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-ANPARA_D (UP) CKT-1	UPPTCL	D	Relay testing and to check Closing supervision ckt	17/Feb/2025	08:00	18/Feb/2025	18:00		PLANNED	Requested
495	RQ206387	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)-MAU(UP) (UP) CKT-1	UPPTCL	D	* Cleaning of Disc/Polymer insulator, removing the kite Kite thread, Bird nest from lines.	17/Feb/2025	08:00	19/Feb/2025	17:00		PLANNED	Requested
496	RQ206082	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-VISHNUPRAYAG(JP) (UP) CKT-1	UPPTCL	D	Calibration of APEX type energy meter at VP end	16/Feb/2025	08:00	16/Feb/2025	18:00		PLANNED	Requested
497	RQ205559	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-VISHNUPRAYAG(JP) (UP) CKT-1	UPPTCL	D	* SHUT DOWN REQUIRED FOR JUMPER TIGHTING <-&-> OTHER NINER MAINTINACE >X WORK	16/Feb/2025	07:57	22/Feb/2025	17:57		PLANNED	Requested

498	RQ205581	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO-PANKI (UP) CKT-1	UPPTCL	D	* SHUTDOWN OF 400KV PANKI-UNNAO LINE FOR BAY MAINTENANCE	15/Feb/2025	10:00	16/Feb/2025	17:00		PLANNED	Requested	
499	RQ205582	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-MURADNAGAR_1 (UP) CKT-1	UPPTCL	D	* shutdown of 400kv Muradnagar-Aligarh line for Breaker testing and CT tan >X Delta Test.(Line will be b in shutdown)	15/Feb/2025	10:00	15/Feb/2025	18:00		PLANNED	Requested	
500	RQ205553	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AZAMGARH-MAU (UP) CKT-1	UPPTCL	C	* Shutdown is required for breaker time test and bay maintenance work.	15/Feb/2025	10:00	15/Feb/2025	17:00		PLANNED	Requested	
501	RQ205593	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-MUZAFFARNAGAR (UP) CKT-1	UPPTCL	D	Peripheral Unit Configuration & Checking	14/Feb/2025	08:00	14/Feb/2025	18:00		PLANNED	Requested	
502	RQ205587	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-SULTANPUR(UP) (UP) CKT-1	UPPTCL	C	* Preventive Maintenance of Bay at 400KV S/S Sultanpur	13/Feb/2025	10:00	13/Feb/2025	16:00		PLANNED	Requested	
503	RQ205577	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI-PANKI TPS (UP) CKT-2	UPPTCL	D	* shutdown of 400KV PANKI - PTPS-II LINE FOR BAY MAINTENANCE	13/Feb/2025	10:00	14/Feb/2025	17:00		PLANNED	Requested	
504	RQ205544	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-AGRA SOUTH (UP) CKT-1	UPPTCL	C	* RELAY TESTING WORK OF 400KV FATEHBAD-AGRA SOUTH LINE AT 765KV >X SUBSTATION FATEHBAD-AGRA	13/Feb/2025	09:00	13/Feb/2025	18:00		PLANNED	Requested	
505	RQ205594	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-VISHNUPRAYAG(JP) (UP) CKT-1	UPPTCL	D	Peripheral Unit Configuration & Checking	13/Feb/2025	08:00	13/Feb/2025	18:00		PLANNED	Requested	
506	RQ205554	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO-LUCKNOW (UP) CKT-1	UPPTCL	D	* S/D OF 400KV SAROJINAGAR-UNNAO CKT -I LINE FOR JUMPER TIGHTING AND DISC >X CLEANING AND OTHER MAINTNANCE WORK	12/Feb/2025	10:00	13/Feb/2025	17:00		PLANNED	Requested	
507	RQ205588	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_B-SULTANPUR (UP) CKT-1	UPPTCL	C	* Preventive Maintenance of Bay at 400KV S/S Sultanpur	11/Feb/2025	10:00	11/Feb/2025	16:00		PLANNED	Requested	
508	RQ205551	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-AZAMGARH(UP) (UP) CKT-1	UPPTCL	C	* Shutdown is required for time test of circuit breaker and bay >X maintenance work.	11/Feb/2025	10:00	11/Feb/2025	17:00		PLANNED	Requested	
509	RQ205542	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD(UP)-FIROZABAD(PJFTL) (UP) CKT-1	UPPTCL	D	* Work of 02 Nos. Alstom make differential numerical relay replacement >X with old NR make relay in 400KV Fatehabad-Firozabad(P	11/Feb/2025	08:00	12/Feb/2025	18:00		PLANNED	Requested	
510	RQ206388	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-MATHURA (UP) CKT-2	UPPTCL	D	* Jumper Tightening Defective Polymer Replacement work	10/Feb/2025	10:00	12/Feb/2025	17:00		PLANNED	Requested	
511	RQ205572	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)-SARNATH(UP) (UP) CKT-2	UPPTCL	D	* Cleaning of Disc/Polymer insulator, removing the kite <-> Kite >X thread, Bird nest from lines.	10/Feb/2025	08:00	11/Feb/2025	17:00		PLANNED	Requested	
512	RQ205578	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI-PANKI TPS (UP) CKT-1	UPPTCL	D	* SHUTDOWN OF 400KV PANKI-PTPS-I LINE FOR BAY MAINTENANCE	09/Feb/2025	10:00	10/Feb/2025	17:00		PLANNED	Requested	
513	RQ205550	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AZAMGARH-GORAKHPUR (UP) CKT-1	UPPTCL	C	* Shutdown is required for time test of circuit breaker and bay >X maintenance work	07/Feb/2025	10:00	07/Feb/2025	17:00		PLANNED	Requested	
514	RQ205573	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUZAFFARNAGAR-ATAUR (UP) CKT-1	UPPTCL	D	* planned shut down has been applied for removing bird nest lopping >X chopping of trees branches, jumper tightning and other	06/Feb/2025	09:00	07/Feb/2025	17:00		PLANNED	Requested	
515	RQ205590	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUZAFFARNAGAR(UP)-VISHNUPRAYAG(JP) (UP) CKT-1	UPPTCL	C	Maintenance of GIS Breakers and reactor	06/Feb/2025	08:00	15/Feb/2025	18:00		PLANNED	Requested	
516	RQ206386	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-OBRA_B (UP) CKT-1	UPPTCL	D	Tightening of jumper at tension tower & Cleaning of insulator	06/Feb/2025	08:00	07/Feb/2025	17:00		PLANNED	Requested	
517	RQ205541	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MURADNAGAR_2-MATHURA (UP) CKT-1	UPPTCL	D	* For Suspension Tower Polymer cleaning/Replacement, nest removal and >X other works	05/Feb/2025	10:00	07/Feb/2025	20:00		PLANNED	Requested	
518	RQ205595	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-MUZAFFARNAGAR (UP) CKT-1	UPPTCL	D	Samast meter off line calibration	04/Feb/2025	13:00	04/Feb/2025	18:00		PLANNED	Requested	
519	RQ205549	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AZAMGARH-GORAKHPUR (UP) CKT-1	UPPTCL	C	* SHUT DOWN FOR MAINTENANCE OF BAY AND TESTING OF EQUIPMENTS.	04/Feb/2025	10:00	04/Feb/2025	19:00		PLANNED	Requested	
520	RQ205585	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-1	UPPTCL	C	* 400 KV C.B. Overhauling and other Preventive Maintenance works. No >X supply affected, maintained through 400KV Bareilly-Unn	04/Feb/2025	10:00	10/Feb/2025	17:00		PLANNED	Requested	
521	RQ205601	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAPUR-DASNA (UP) CKT-2	UPPTCL	C	Annual Testing & Maintenance	04/Feb/2025	09:00	04/Feb/2025	11:00		PLANNED	Requested	
522	RQ205613	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-SARNATH (UP) CKT-1	UPPTCL	C	For changing DC supply to relay and panel for commissioning of New DCDB	04/Feb/2025	09:00	04/Feb/2025	18:00		PLANNED	Requested	

523	RQ205558	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_C_TPS OBRA_B (UP) CKT-1	UPPTCL	D	* Tightening of jumper at tension tower <-> Cleaning of insulator	04/Feb/2025	08:00	05/Feb/2025	17:00		PLANNED	Requested	
524	RQ205596	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-VISHNUPRAYAG(JP) (UP) CKT-1	UPPTCL	D	Samast meter off line calibration	04/Feb/2025	08:00	04/Feb/2025	13:00		PLANNED	Requested	
525	RQ205579	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV REWA ROAD-PANKI (UP) CKT-1	UPPTCL	C	* SHUTDOWN OF 50MVAR REWA ROAD LINE REACTOR FOR REPLACEMENT OF 50MVAR LINE -X REACTOR TO 63MVAR LINE REACTOR FOR OPENING OF JUM	03/Feb/2025	10:00	06/Feb/2025	17:00		PLANNED	Requested	
526	RQ205600	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAPUR-DASNA (UP) CKT-1	UPPTCL	C	Annual Testing & Maintenance	03/Feb/2025	09:00	03/Feb/2025	11:00		PLANNED	Requested	
527	RQ206443	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-OBRA_B (UP) CKT-1	UPPTCL	C	For changing DC supply to relay and panel for commissioning of New DCDB	03/Feb/2025	09:00	03/Feb/2025	18:00		PLANNED	Requested	
528	RQ205557	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BANDA-ORAI (UP) CKT-2	UPPTCL	D	* SHUTDOWN REQUIRED FOR STRINGING WORK OF L1LO OF 400KV ORAI-BANDA CKT-2 ->X AT 400KV S/S MAHEBA LINE.	01/Feb/2025	10:00	04/Feb/2025	17:00		PLANNED	Requested	
529	RQ205436	OCC_227	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	To attend the drone inspection observation.	27/Feb/2025	09:00	27/Feb/2025	18:00		PLANNED	Requested	
530	RQ205465	OCC_227	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	For Half yearly Mtc. Of line & also Providing suspenstion Polymer String on Tower No - 187	21/Feb/2025	09:00	21/Feb/2025	17:00		PLANNED	Requested	
531	RQ205463	OCC_227	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-2	HVPNL	D	For replacement of defective PLCC Protection Coupler Channel-1 & 2 (Make - BPL) With New ZIV Make - PLCC Protection Coupler both ends on daily basis.	17/Feb/2025	09:00	18/Feb/2025	17:00		PLANNED	Requested	
532	RQ205505	OCC_227	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JINDI(PG)-KIRORI(HV) (HVPNL) CKT-2	HVPNL	D	For maintenance of 400kv Breaker	16/Feb/2025	10:00	16/Feb/2025	17:00		PLANNED	Requested	
533	RQ205504	OCC_227	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JINDI(PG)-KIRORI(HV) (HVPNL) CKT-1	HVPNL	D	For maintenance of 400kv Breaker	15/Feb/2025	10:00	15/Feb/2025	17:00		PLANNED	Requested	
534	RQ205435	OCC_227	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	To set right the worn-out conductor	11/Feb/2025	09:00	11/Feb/2025	18:00		PLANNED	Requested	
535	RQ205462	OCC_227	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-1	HVPNL	D	For replacement of defective PLCC Protection Coupler Channel-1 & 2 (Make - BPL) With New ZIV Make - PLCC Protection Coupler both ends on daily basis.	10/Feb/2025	09:00	11/Feb/2025	17:00		PLANNED	Requested	
536	RQ205507	OCC_227	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-KIRORI(HV) (HV) CKT-2	HVPNL	D	Checking and inspecting of tripping coils/Mechanism	08/Feb/2025	10:00	08/Feb/2025	17:00		PLANNED	Requested	
537	RQ205506	OCC_227	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-KIRORI(HV) (HV) CKT-1	HVPNL	D	Checking and inspecting of tripping coils/Mechanism	07/Feb/2025	10:00	07/Feb/2025	17:00		PLANNED	Requested	
538	RQ205484	OCC_227	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-NUHIWALI(HV) (HV) CKT-1	HVPNL	D	Gen. Mtc. and Bay Testing	07/Feb/2025	09:00	07/Feb/2025	18:00	along with 400kv Bus-2	PLANNED	Requested	
539	RQ205433	OCC_227	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-KABULPUR(HV) (HVPNL) CKT-2	HVPNL	D	HVPN tariff energy meter time synchronization and bay equipment maintenance work	06/Feb/2025	09:00	06/Feb/2025	18:00		PLANNED	Requested	
540	RQ205483	OCC_227	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-KIRORI(HV) (HV) CKT-2	HVPNL	D	Gen. Mtc. and Bay Testing	06/Feb/2025	09:00	06/Feb/2025	18:00	along with 400kv Bus-2	PLANNED	Requested	
541	RQ205410	OCC_227	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-2	HVPNL	D	To attend the drone survey observations	05/Feb/2025	09:00	05/Feb/2025	18:00		PLANNED	Requested	
542	RQ205432	OCC_227	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-KABULPUR(HV) (HVPNL) CKT-1	HVPNL	D	HVPN tariff energy meter time synchronization and bay equipment maintenance work	05/Feb/2025	09:00	05/Feb/2025	18:00		PLANNED	Requested	
543	RQ205482	OCC_227	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-KIRORI(HV) (HV) CKT-1	HVPNL	D	Gen. Mtc. and Bay Testing	05/Feb/2025	09:00	05/Feb/2025	18:00	along with 400kv Bus-2	PLANNED	Requested	
544	RQ205431	OCC_227	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-2	HVPNL	D	HVPN tariff energy meter time synchronization and bay equipment maintenance work	04/Feb/2025	09:00	04/Feb/2025	18:00		PLANNED	Requested	
545	RQ205460	OCC_227	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-DAULATABAD(HV) (HV) CKT-1	HVPNL	D	For Providing suspenstion Polymer String on Tower No - 54,55 &56 on daily basis	04/Feb/2025	09:00	06/Feb/2025	17:00		PLANNED	Requested	
546	RQ205481	OCC_227	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-FATEHABAD(PG) (HV) CKT-1	HVPNL	D	Gen. Mtc. and Bay Testing	04/Feb/2025	09:00	04/Feb/2025	18:00	along with 400kv Bus-2	PLANNED	Requested	
547	RQ205409	OCC_227	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-1	HVPNL	D	To attend the drone survey observations	03/Feb/2025	09:00	03/Feb/2025	18:00		PLANNED	Requested	
548	RQ206081	OCC_227	slcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2	PTCL	D	For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	27/Feb/2025	08:00	27/Feb/2025	18:00		PLANNED	Requested	

549	RQ206079	OCC_227	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2	PSTCL	D	General maintenance, Jumper Tightening, Disc cleaning and tree trimming from Tower no 160 to 175.	25/Feb/2025	08:00	25/Feb/2025	18:00		PLANNED	Requested	
550	RQ206074	OCC_227	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2	PSTCL	D	For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	24/Feb/2025	08:00	24/Feb/2025	18:00		PLANNED	Requested	
551	RQ206068	OCC_227	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	21/Feb/2025	08:00	21/Feb/2025	18:00		PLANNED	Requested	
552	RQ206067	OCC_227	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	PSTCL	D	For General Maintenance, Jumper Tightening, Disc cleaning and Tree Trimming	21/Feb/2025	08:00	21/Feb/2025	18:00		PLANNED	Requested	
553	RQ206065	OCC_227	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2	PSTCL	D	General maintenance, Jumper Tightening, Disc cleaning and tree trimming from Tower no 140 to 160.	18/Feb/2025	08:00	18/Feb/2025	18:00		PLANNED	Requested	
554	RQ206062	OCC_227	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MOGA(PG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	17/Feb/2025	08:00	17/Feb/2025	18:00		PLANNED	Requested	
555	RQ206061	OCC_227	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	PSTCL	D	For General Maintenance, Jumper Tightening, Disc cleaning and Tree Trimming	17/Feb/2025	08:00	17/Feb/2025	18:00		PLANNED	Requested	
556	RQ206055	OCC_227	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	13/Feb/2025	08:00	13/Feb/2025	18:00		PLANNED	Requested	
557	RQ206685	OCC_227	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-2	PSTCL	D	Cleaning of porcelain discs insulators in polluted areas eg. across railway crossings, near brick klin etc. and Checking & Tightening jumpers nut bolts and routine maintenance.	13/Feb/2025	08:00	15/Feb/2025	18:00		PLANNED	Requested	
558	RQ206051	OCC_227	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-2	PSTCL	D	For General Maintenance, Jumper Tightening, Disc cleaning and Tree Trimming	13/Feb/2025	08:00	13/Feb/2025	18:00		PLANNED	Requested	
559	RQ206046	OCC_227	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-2	PSTCL	D	For General Maintenance, Jumper Tightening, Disc cleaning and Tree Trimming	11/Feb/2025	08:00	11/Feb/2025	18:00		PLANNED	Requested	
560	RQ206050	OCC_227	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1	PSTCL	D	General maintenance, Jumper Tightening, Disc cleaning and tree trimming from Tower no 160 to 175.	11/Feb/2025	08:00	11/Feb/2025	18:00		PLANNED	Requested	
561	RQ206043	OCC_227	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	10/Feb/2025	08:00	10/Feb/2025	18:00		PLANNED	Requested	
562	RQ206042	OCC_227	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BEHMAN JASSA SINGH (PS)-TALWANDI SABOO(PSG) (PSTCL) CKT-1	PSTCL	D	General Maintenance/ Jumper Tightening	10/Feb/2025	08:00	13/Feb/2025	18:00		PLANNED	Requested	
563	RQ206044	OCC_227	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-2	PSTCL	D	Jumper Checking /Tightening of dead end towers ,Tree trimming and other maintenance work of Line	10/Feb/2025	08:00	11/Feb/2025	18:00		PLANNED	Requested	
564	RQ206041	OCC_227	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-2	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	07/Feb/2025	08:00	07/Feb/2025	18:00		PLANNED	Requested	
565	RQ206684	OCC_227	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Cleaning of porcelain discs insulators in polluted areas eg. across railway crossings, near brick klin etc. and Checking & Tightening jumpers nut bolts and routine maintenance.	05/Feb/2025	08:00	06/Feb/2025	18:00		PLANNED	Requested	
566	RQ206022	OCC_227	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-1	PSTCL	D	For General Maintenance, Jumper Tightening, Disc cleaning and Tree Trimming	05/Feb/2025	08:00	05/Feb/2025	18:00		PLANNED	Requested	
567	RQ206021	OCC_227	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1	PSTCL	D	General maintenance, Jumper Tightening, Disc cleaning and tree trimming from Tower no 140 to 160.	04/Feb/2025	08:00	04/Feb/2025	18:00		PLANNED	Requested	
568	RQ206015	OCC_227	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	03/Feb/2025	08:00	03/Feb/2025	18:00		PLANNED	Requested	
569	RQ206014	OCC_227	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	General Maintenance/ Jumper Tightening	03/Feb/2025	08:00	06/Feb/2025	18:00		PLANNED	Requested	
570	RQ206018	OCC_227	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-1	PSTCL	D	Jumper Checking /Tightening of dead end towers ,Tree trimming and other maintenance work of Line	03/Feb/2025	08:00	03/Feb/2025	18:00		PLANNED	Requested	
571	RQ206013	OCC_227	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-1	PSTCL	D	For General Maintenance, Jumper Tightening, Disc cleaning and Tree Trimming	03/Feb/2025	08:00	03/Feb/2025	18:00		PLANNED	Requested	
572	RQ206354	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-SIKAR_2(PSTL) (PSTL) CKT-2	PSTL	D	FOR AMP WORK & defect rectification work	27/Feb/2025	08:00	28/Feb/2025	18:00		PLANNED	Requested	
573	RQ206353	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-SIKAR_2(PSTL) (PSTL) CKT-1	PSTL	D	FOR AMP WORK & defect rectification work	25/Feb/2025	08:00	26/Feb/2025	18:00		PLANNED	Requested	

574	RQ206408	OCC_227	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH SCTPS(RVUN)-BIKANER(RS) (RS) CKT-1	RRVPNL	D	Spacer Correction, SD Defects Rectification & Hardware Correction & Tightening Work	27/Feb/2025	08:00	28/Feb/2025	18:00			PLANNED	Requested
575	RQ206969	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-DEEDWANA(MTS) (RS) CKT-1	RRVPNL	D	Stringing work of under-construction 765 kv D/C Bhadla-II Sikar-II 2nd line	25/Feb/2025	08:00	26/Feb/2025	18:00			PLANNED	Requested
576	RQ206374	OCC_227	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	D	Shutdown is required for maintenance work by 765kV Anta for maintenance and T&C Kota & Jhalawar for Disk replacement	25/Feb/2025	08:00	28/Feb/2025	18:00			PLANNED	Requested
577	RQ206967	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-RATANGARH (RS) CKT-1	RRVPNL	D	Stringing work of under-construction 765 kv D/C Bhadla-II Sikar-II 2nd line	21/Feb/2025	08:00	22/Feb/2025	18:00			PLANNED	Requested
578	RQ206377	OCC_227	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-KALISINDH (RS) CKT-2	RRVPNL	D	Shutdown is required for maintenance work by T&C Kota and Jhalawar	21/Feb/2025	08:00	24/Feb/2025	18:00			PLANNED	Requested
579	RQ206968	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-MERTA (RS) CKT-1	RRVPNL	D	Stringing work of under-construction 765 kv D/C Bhadla-II Sikar-II 2nd line	20/Feb/2025	08:00	21/Feb/2025	18:00			PLANNED	Requested
580	RQ206428	OCC_227	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-MERTA (RS) CKT-1	RRVPNL	D	QUARTERLY MAINT.WORK & ATTENED D.C. EARTH FAULT alongwith 50 MVAR reactor at Merta end	20/Feb/2025	08:00	20/Feb/2025	18:00			PLANNED	Requested
581	RQ206373	OCC_227	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-CHHABRA (RS) CKT-1	RRVPNL	D	Yearly Maintenance work (Shutdown required in day hours from 09:00 Hrs. to 18:00 Hrs. for proper alignment setting of bay Isolators.)	18/Feb/2025	08:00	18/Feb/2025	18:00			PLANNED	Requested
582	RQ206372	OCC_227	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KOTA(PG) (RS) CKT-1	RRVPNL	D	Yearly Maintenance work (Shutdown required in day hours from 09:00 Hrs. to 18:00 Hrs. for proper alignment setting of bay Isolators.)	18/Feb/2025	08:00	18/Feb/2025	18:00			PLANNED	Requested
583	RQ206412	OCC_227	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-AJMER (RS) CKT-2	RRVPNL	D	Half Yearly maintenance work of associated equipments of 400 kv Ajmer-Phagi-II Line & Main Bay (410) to be carried out by M/s Kay Cee Energy Infra Ltd, Kota	18/Feb/2025	08:00	18/Feb/2025	18:00			PLANNED	Requested
584	RQ206375	OCC_227	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2	RRVPNL	D	Shutdown is required by 765kV Anta for maintenance and T&C Kota & Jhalawar (For Attending broken OPGW)	16/Feb/2025	08:00	20/Feb/2025	18:00			PLANNED	Requested
585	RQ206426	OCC_227	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARMER(RS)-RAJWEST(RW) (RS) CKT-1	RRVPNL	D	Planned maintenance	15/Feb/2025	08:00	15/Feb/2025	18:00			PLANNED	Requested
586	RQ206371	OCC_227	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-CHHABRA SCTPS (RS) CKT-2	RRVPNL	D	For Attending broken OPGW at section A3- Gentry & and other R&M works e.g.tightening of spacers.	14/Feb/2025	08:00	15/Feb/2025	18:00			PLANNED	Requested
587	RQ206403	OCC_227	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-GSS PACHPADRA (RS) CKT-1	RRVPNL	D	Planned maintenance	13/Feb/2025	08:00	13/Feb/2025	18:00			PLANNED	Requested
588	RQ206503	OCC_227	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-2	RRVPNL	D	Quarterly Preventive Maintenance alongwith 50 MVAR LINE REACTOR INSTALLED AT 400 KV GSS RVPN JODHPUR	13/Feb/2025	08:00	13/Feb/2025	18:00			PLANNED	Requested
589	RQ206429	OCC_227	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-1	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	11/Feb/2025	08:00	11/Feb/2025	18:00			PLANNED	Requested
590	RQ206407	OCC_227	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-DEEDWANA(MTS) (RS) CKT-1	RRVPNL	D	Maintenance work at Ajmer and SD Defects Rectification & Hardware Correction & Tightening Work	10/Feb/2025	16:00	12/Feb/2025	23:59			PLANNED	Requested
591	RQ206413	OCC_227	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-JODHPUR (RS) CKT-1	RRVPNL	D	Quarterly Preventive Maintenance at both end alongwith 50 MVAR reactor at Jodhpur end	10/Feb/2025	08:00	10/Feb/2025	18:00			PLANNED	Requested
592	RQ206418	OCC_227	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-HEERAPURA (RS) CKT-1	RRVPNL	D	QUARTERLY MAINT.WORK & TESTING OF BAY EQUIPMENT	10/Feb/2025	08:00	10/Feb/2025	18:00			PLANNED	Requested
593	RQ206406	OCC_227	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-DEEDWANA(MTS) (RS) CKT-1	RRVPNL	D	SD Defects Rectification & Hardware Correction & Tightening Work	07/Feb/2025	16:00	08/Feb/2025	23:59			PLANNED	Requested
594	RQ206427	OCC_227	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-1	RRVPNL	D	For rectification of line as per committee (RVPN, NRPC, PGCIL) mom held on dated 21.03.2024.	07/Feb/2025	15:00	15/Feb/2025	23:00			PLANNED	Requested
595	RQ206404	OCC_227	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-2	RRVPNL	D	For rectification of line as per committee (RVPN, NRPC, PGCIL) mom held on dated 21.03.20	07/Feb/2025	15:00	15/Feb/2025	23:00			PLANNED	Requested
596	RQ206410	OCC_227	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-JODHPUR (RS) CKT-1	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	06/Feb/2025	17:00	06/Feb/2025	23:00			PLANNED	Requested
597	RQ206424	OCC_227	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-JODHPUR (RS) CKT-1	RRVPNL	D	Quarterly Preventive Maintenance and testing work.alongwith 50 MVAR reactor at Jodhpur end	05/Feb/2025	08:00	05/Feb/2025	18:00			PLANNED	Requested
598	RQ206376	OCC_227	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-KALISINDH (RS) CKT-1	RRVPNL	D	Shutdown is required by T&C Kota for For the LLO work of 400 KV GSS Sangod and T&C Jhalawar for R&M works e.g.tightening/ replacement of spacers, jumpers	01/Feb/2025	08:00	05/Feb/2025	18:00			PLANNED	Requested

599	RQ205608	OCC_227	stuurp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-2	POWERGRID	D	Planned outage for PLC of 765 kv S/C Mainpuri-Bara Ckt-1 T/L of SEUPPTCL	27/Feb/2025	08:00	28/Feb/2025	18:00		PLANNED	Requested
600	RQ205607	OCC_227	stuurp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-1	POWERGRID	D	Planned outage for PLC of 765 kv S/C Mainpuri-Bara Ckt-1 T/L of SEUPPTCL	27/Feb/2025	08:00	28/Feb/2025	18:00		PLANNED	Requested
601	RQ206825	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-1	POWERGRID	D	SHUTDOWN OF 400KV ALLAHABAD-Kanpur (GIS)line_1 FOR AMP of line and LR and checking of conservator AirCell. at KanourGIS	24/Feb/2025	09:00	24/Feb/2025	18:00		PLANNED	Requested
602	RQ206467	OCC_227	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1	POWERGRID	D	For Half yearly maintenance & testing work	24/Feb/2025	08:00	24/Feb/2025	18:00		PLANNED	Requested
603	RQ205605	OCC_227	stuurp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1	POWERGRID	D	Planned outage for PLC of 765 kv S/C Mainpuri-Bara Ckt-1 T/L of SEUPPTCL	23/Feb/2025	08:00	24/Feb/2025	18:00		PLANNED	Requested
604	RQ205603	OCC_227	stuurp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1	POWERGRID	D	Planned outage for PLC of 765 kv S/C Mainpuri-Bara Ckt-1 T/L of SEUPPTCL	23/Feb/2025	08:00	24/Feb/2025	18:00		PLANNED	Requested
605	RQ205604	OCC_227	stuurp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-2	POWERGRID	D	Planned outage for PLC of 765 kv S/C Mainpuri-Bara Ckt-1 T/L of SEUPPTCL	23/Feb/2025	08:00	24/Feb/2025	18:00		PLANNED	Requested
606	RQ205606	OCC_227	stuurp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-2	POWERGRID	D	Planned outage for PLC of 765 kv S/C Mainpuri-Bara Ckt-1 T/L of SEUPPTCL	23/Feb/2025	08:00	24/Feb/2025	18:00		PLANNED	Requested
607	RQ206824	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	POWERGRID	D	Shutdown of 400kv Allahabad Kanpur GIS_2 require to take the non-switchable LR into service after replacement of Aircel and MOLG at KanpurGIS	22/Feb/2025	15:00	22/Feb/2025	17:00		PLANNED	Requested
608	RQ206823	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	POWERGRID	D	Shutdown of 400kv Allahabad Kanpur GIS_2 require to erect the conservator unit after AirCell and MOLG replacement work. And further oil filtration work at kanpurGIS	21/Feb/2025	10:00	21/Feb/2025	14:00		PLANNED	Requested
609	RQ205609	OCC_227	stuurp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-1	POWERGRID	D	Planned outage for PLC of 765 kv S/C Mainpuri-Bara Ckt-1 T/L of SEUPPTCL	21/Feb/2025	08:00	22/Feb/2025	18:00		PLANNED	Requested
610	RQ205610	OCC_227	stuurp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-2	POWERGRID	D	Planned outage for PLC of 765 kv S/C Mainpuri-Bara Ckt-1 T/L of SEUPPTCL	21/Feb/2025	08:00	22/Feb/2025	18:00		PLANNED	Requested
611	RQ206867	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-2	POWERGRID	D	Testing of DTPC scheme (under Process bus)	20/Feb/2025	10:00	20/Feb/2025	12:00		PLANNED	Requested
612	RQ206822	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	POWERGRID	D	Shutdown of 400kv Allahabad Kanpur GIS_2 require to take the non-switchable LR out for checking the conservator air cell healthiness and replacement of MOLG and AirCell.at KanpurGIS	20/Feb/2025	09:00	20/Feb/2025	17:00		PLANNED	Requested
613	RQ206367	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-HISSAR (PG) CKT-2	POWERGRID	C	FOR RETROFITMENT OF ISOLATOR line bay,main bay & tie bay AT POWERGRID HISAR SS END IN ADD CAP 19-24 BLOCK	20/Feb/2025	08:00	28/Feb/2025	18:00	Line shall also be charged in anti theft mode	PLANNED	Requested
614	RQ206468	OCC_227	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2	POWERGRID	D	For Half yearly maintenance & testing work	20/Feb/2025	08:00	20/Feb/2025	18:00		PLANNED	Requested
615	RQ206830	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-3	POWERGRID	D	Line bay AMP, Tightening & alignment work. at Fatehpur	19/Feb/2025	08:00	19/Feb/2025	18:00		PLANNED	Requested
616	RQ206866	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS KANPUR (PG) CKT-2	POWERGRID	D	Testing of DTPC scheme (under Process bus)	18/Feb/2025	10:00	18/Feb/2025	12:00		PLANNED	Requested
617	RQ206366	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-HISSAR (PG) CKT-1	POWERGRID	C	FOR RETROFITMENT OF ISOLATOR line bay,main bay & tie bay AT POWERGRID HISAR SS END IN ADD CAP 19-24 BLOCK	18/Feb/2025	08:00	27/Feb/2025	18:00	Line shall also be charged in anti theft mode	PLANNED	Requested
618	RQ206829	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-2	POWERGRID	D	Line bay AMP, Tightening & alignment work. at Fatehpur	18/Feb/2025	08:00	18/Feb/2025	18:00		PLANNED	Requested
619	RQ206865	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS KANPUR (PG) CKT-1	POWERGRID	D	Testing of DTPC scheme (under Process bus)	17/Feb/2025	10:00	17/Feb/2025	12:00		PLANNED	Requested
620	RQ206417	OCC_227	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1	POWERGRID	D	Quarterly Preventive Maintenance and testing work.	17/Feb/2025	08:00	17/Feb/2025	18:00		PLANNED	Requested
621	RQ206368	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(PG)-BHIWANI(BB) (PG)	POWERGRID	C	453, 451, 455 ISOLATOR RETROFITMENT IN ADD CAP	17/Feb/2025	08:00	26/Feb/2025	18:00	Add cap isolator retrofitment	PLANNED	Requested
622	RQ206828	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-1	POWERGRID	D	Line bay AMP, Tightening & alignment work. at Fatehpur	17/Feb/2025	08:00	17/Feb/2025	18:00		PLANNED	Requested
623	RQ206727	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1	POWERGRID	D	Relay testing work	15/Feb/2025	10:00	16/Feb/2025	18:00		PLANNED	Requested
624	RQ206864	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-AGRA (PG) CKT-1	POWERGRID	D	Testing of DTPC scheme (under Process bus)	15/Feb/2025	10:00	15/Feb/2025	12:00		PLANNED	Requested
625	RQ206960	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BASSI (PG) CKT-1	POWERGRID	D	AMP work of line reactor	14/Feb/2025	09:00	14/Feb/2025	18:00		PLANNED	Requested

626	RQ206863	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHAGARH (PG) CKT-3	POWERGRID	D	Testing of DTPC scheme (under Process bus)	13/Feb/2025	10:00	13/Feb/2025	12:00		PLANNED	Requested	
627	RQ206729	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1	POWERGRID	D	Relay testing work	12/Feb/2025	10:00	13/Feb/2025	18:00		PLANNED	Requested	
628	RQ206862	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHAGARH (PG) CKT-2	POWERGRID	D	Testing of DTPC scheme (under Process bus)	12/Feb/2025	10:00	12/Feb/2025	12:00		PLANNED	Requested	
629	RQ206760	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADR(NT)-MANDOLA(PG) (PG) CKT-2	POWERGRID	D	DEFECT RECTIFICATION WORK IN TRANSMISSION LINE	12/Feb/2025	08:00	12/Feb/2025	18:00		PLANNED	Requested	
630	RQ206843	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-JAULIVI (PG) CKT-2	POWERGRID	D	Line Side Bay AMP work and Distance Relay (P444) Firmware Upgradation work as per Technical Circular and their testing	12/Feb/2025	08:00	12/Feb/2025	18:00		PLANNED	Requested	
631	RQ206869	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-GORAKHPUR(UP) (PG) CKT-2	POWERGRID	D	AMP Work	11/Feb/2025	09:00	11/Feb/2025	18:00		PLANNED	Requested	
632	RQ206759	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADR(NT)-MANDOLA(PG) (PG) CKT-1	POWERGRID	D	DEFECT RECTIFICATION WORK IN TRANSMISSION LINE	11/Feb/2025	08:00	11/Feb/2025	18:00		PLANNED	Requested	
633	RQ206363	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-2	POWERGRID	D	AMP YEARLY/2Y/5YEARLY WORK	11/Feb/2025	08:00	11/Feb/2025	18:00		PLANNED	Requested	
634	RQ206861	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHAGARH (PG) CKT-1	POWERGRID	D	AMP of line bay equipment & non-switchable line reactor at Kanpur & testing of DTPC scheme (under Process bus)	11/Feb/2025	08:00	11/Feb/2025	18:00		PLANNED	Requested	
635	RQ206730	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1	POWERGRID	D	Relay testing work	10/Feb/2025	10:00	11/Feb/2025	18:00		PLANNED	Requested	
636	RQ206868	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-GORAKHPUR(UP) (PG) CKT-1	POWERGRID	D	AMP Work	10/Feb/2025	09:00	10/Feb/2025	18:00		PLANNED	Requested	
637	RQ206078	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNAATH(UP)-VARANASI(PG) (PG) CKT-2	POWERGRID	D	For general maintenance and complete bay tightening work	10/Feb/2025	09:00	10/Feb/2025	18:00		PLANNED	Requested	
638	RQ206364	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-HISSAR(PG) (PG) CKT-1	POWERGRID	D	AMP YEARLY/2Y/5YEARLY WORK	10/Feb/2025	08:00	10/Feb/2025	18:00		PLANNED	Requested	
639	RQ206842	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-JAULIVI (PG) CKT-1	POWERGRID	D	Line Side Bay AMP work and Distance Relay (P444) Firmware Upgradation work as per Technical Circular and their testing	10/Feb/2025	08:00	10/Feb/2025	18:00		PLANNED	Requested	
640	RQ206838	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD(PG)-MEJA TPS(MUN) (PG) CKT-2	POWERGRID	D	AMP Work	08/Feb/2025	09:00	08/Feb/2025	18:00		PLANNED	Requested	
641	RQ206362	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-1	POWERGRID	D	AMP YEARLY/2Y/5YEARLY WORK	08/Feb/2025	08:00	08/Feb/2025	18:00		PLANNED	Requested	
642	RQ206835	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-1	POWERGRID	D	Tie bay LBB Retrofitment Work at Prayagraj SS.	07/Feb/2025	09:00	07/Feb/2025	18:00		PLANNED	Requested	
643	RQ206836	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-2	POWERGRID	D	Tie bay LBB Retrofitment Work at Prayagraj SS.	07/Feb/2025	09:00	07/Feb/2025	18:00		PLANNED	Requested	
644	RQ206359	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-1	POWERGRID	C	410 898, 411 89A and 41089L Isolators retrofitment in add cap	07/Feb/2025	08:00	16/Feb/2025	18:00	Add cap isolator retrofitment	PLANNED	Requested	
645	RQ206833	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-1	POWERGRID	D	Tie bay LBB Retrofitment Work at Prayagraj SS.	07/Feb/2025	08:00	07/Feb/2025	18:00		PLANNED	Requested	
646	RQ206860	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR (PG)	POWERGRID	D	AMP of line bay equipment at Kanpur & testing of DTPC scheme (under Process bus)	07/Feb/2025	08:00	07/Feb/2025	18:00		PLANNED	Requested	
647	RQ206837	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-1	POWERGRID	D	Tie bay LBB Retrofitment Work at Prayagraj SS.	06/Feb/2025	09:00	06/Feb/2025	18:00		PLANNED	Requested	
648	RQ206834	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-2	POWERGRID	D	Tie bay LBB Retrofitment Work at Prayagraj SS.	06/Feb/2025	08:00	06/Feb/2025	18:00		PLANNED	Requested	
649	RQ206402	OCC_227	rampur_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-RAMPUR HEPI(SJ) (PG) CKT-2	POWERGRID	D	Replacement & Calibration of sensor of Gas monitoring system of GIS of Rampur HPS	05/Feb/2025	09:00	08/Feb/2025	18:00	Annual Planned Maintenance	PLANNED	Requested	
650	RQ206401	OCC_227	rampur_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-RAMPUR HEPI(SJ) (PG) CKT-1	POWERGRID	D	Replacement & Calibration of sensor of Gas monitoring system of GIS of Rampur HPS	05/Feb/2025	09:00	08/Feb/2025	18:00	Annual Planned Maintenance	PLANNED	Requested	
651	RQ206444	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ANPARA(UP) (PG) CKT-1	POWERGRID	C	For changing DC supply to relay and panel for commissioning of New DCDB	05/Feb/2025	09:00	05/Feb/2025	18:00		PLANNED	Requested	
652	RQ206858	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-1	POWERGRID	D	Testing of DTPC scheme (under Process Bus) at Kanpur & Panki(UP) & AMP of Tie Bay-402 at Kanpur	05/Feb/2025	08:00	05/Feb/2025	18:00		PLANNED	Requested	
653	RQ206832	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-2	POWERGRID	D	Tie bay LBB Retrofitment Work at Prayagraj SS.	05/Feb/2025	08:00	05/Feb/2025	18:00		PLANNED	Requested	

654	RQ206370	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHABAD(PG)-BHIWANI(BB) (PG) CKT-1	POWERGRID	C	FOR RETROFITMENT OF ISOLATOR line bay,main bay & tie bay AT both POWERGRID HISAR SS & BBMB Bhiwani END IN ADD CAP 19-24 BLOCK	05/Feb/2025	08:00	28/Feb/2025	18:00	Line shall also be charged in anti theft mode	PLANNED	Requested	
655	RQ206852	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-SOHAWAL (PG) CKT-1	POWERGRID	D	FOR RECTIFICATION & REPLACEMENT OF DROPPERS	04/Feb/2025	09:00	04/Feb/2025	17:00		PLANNED	Requested	
656	RQ206857	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-2	POWERGRID	D	AMP of line bay equipment at Kanpur & Auraiya end & testing of DTPC scheme under process Bus	04/Feb/2025	08:00	04/Feb/2025	18:00		PLANNED	Requested	
657	RQ206831	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-1	POWERGRID	D	Tie bay LBB Retrofitment Work at Prayagraj SS.	03/Feb/2025	08:00	03/Feb/2025	18:00		PLANNED	Requested	
658	RQ206856	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-1	POWERGRID	D	AMP of line bay equipment at Kanpur & Auraiya end & testing of DTPC scheme under process Bus	03/Feb/2025	08:00	03/Feb/2025	18:00		PLANNED	Requested	
659	RQ206839	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR (PG)	POWERGRID	C	Construction activity related to line reactor'under Extension of 400KV Allahabad S/s Substation Package SS-103	01/Feb/2025	09:00	08/Feb/2025	18:00		PLANNED	Requested	
660	RQ206361	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHABAD-HISSAR (PG) CKT-1	POWERGRID	C	411 898 and 412 898 Isolator retrofitment in add cap	01/Feb/2025	08:00	06/Feb/2025	18:00	Add cap isolator retrofitment	PLANNED	Requested	
661	RQ206355	OCC_227	nhpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_1(NH)-JALANDHAR(PG) (PG) CKT-1	POWERGRID	C	Testing & Engagement of Vertical Break Disconnect Switch (Isolator) and Charging of Shunt Reactor	01/Feb/2025	08:00	28/Feb/2025	18:00		PLANNED	Requested	
662	RQ206369	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-BHIWANI (PG)	POWERGRID	C	FOR RETROFITMENT OF ISOLATOR 407 89R IN Reactor BAY AT POWERGRID HISAR SS END IN ADD CAP 19-24 BLOCK	01/Feb/2025	08:00	04/Feb/2025	18:00	Line shall be out of service along with intermediate 50 MVAR line reactor at Hisar ss ...Anti theft charging of the line shall also be done.	PLANNED	Requested	
663	RQ206343	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PKTSL) CKT-2	PBTSLS	D	FOR AMP WORK & defect rectification work	26/Feb/2025	08:00	26/Feb/2025	18:00		PLANNED	Requested	
664	RQ206342	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PKTSL) CKT-1	PBTSLS	D	FOR AMP WORK & defect rectification work	25/Feb/2025	08:00	25/Feb/2025	18:00		PLANNED	Requested	
665	RQ206336	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSLS)-KHETRI (PKTSL) (PBTSLS) CKT-4	PBTSLS	D	For scheme checking work & Line AMP work	19/Feb/2025	08:00	19/Feb/2025	18:00		PLANNED	Requested	
666	RQ206335	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSLS)-KHETRI (PKTSL) (PBTSLS) CKT-3	PBTSLS	D	For scheme checking work & Line AMP work	18/Feb/2025	08:00	18/Feb/2025	18:00		PLANNED	Requested	
667	RQ206334	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSLS)-KHETRI (PKTSL) (PBTSLS) CKT-2	PBTSLS	D	For scheme checking work & Line AMP work	12/Feb/2025	08:00	12/Feb/2025	18:00		PLANNED	Requested	
668	RQ206337	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSLS)-KHETRI (PKTSL) (PBTSLS) CKT-1	PBTSLS	D	For scheme checking work & Line AMP work	11/Feb/2025	08:00	11/Feb/2025	18:00		PLANNED	Requested	
669	RQ206500	OCC_227	indigrid_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-SAMBA(PG) (NRSS XXIX) CKT-2	NRSS XXIX	D	Shutdown defect rectification	20/Feb/2025	09:00	20/Feb/2025	18:00		PLANNED	Requested	
670	RQ206499	OCC_227	indigrid_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-SAMBA(PG) (NRSS XXIX) CKT-1	NRSS XXIX	D	Shutdown defect rectification	19/Feb/2025	09:00	19/Feb/2025	18:00		PLANNED	Requested	
671	RQ206498	OCC_227	indigrid_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-SAMBA(PG) (NRSS XXIX) CKT-2	NRSS XXIX	D	Required A/R OFF for Installation of aviation balls and Defect rectification.	05/Feb/2025	09:00	05/Feb/2025	18:00		PLANNED	Requested	
672	RQ206480	OCC_227	indigrid_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-SAMBA(PG) (NRSS XXIX) CKT-1	NRSS XXIX	D	Required A/R OFF for Installation of aviation balls and Defect rectification.	04/Feb/2025	09:00	04/Feb/2025	18:00		PLANNED	Requested	
673	RQ205586	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SULTANPUR(UP)-MOHANLALGANJ (PGYTL) (PGYTL) CKT-1	UPPTCL,PGYTL	C	* Preventive Maintenance of Bay at 400KV S/S Sultanpur	18/Feb/2025	10:00	18/Feb/2025	16:00		PLANNED	Requested	
674	RQ205589	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOHANLALGANJ (PGYTL)-UNNAO(UP) (PGYTL) CKT-1	UPPTCL,PGYTL	D	AMP of Line bay	15/Feb/2025	09:00	15/Feb/2025	17:30		PLANNED	Requested	
675	RQ205574	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOHANLALGANJ (PGYTL)-UNNAO(UP) (PGYTL) CKT-1	UPPTCL,PGYTL	D	* S/D OF 400 KV MOHANLALGANJ(PG)-UNNAO LINE FOR JUMPER TIGHTING AND DISC -> X CLEANING WORK	10/Feb/2025	10:00	11/Feb/2025	17:00		PLANNED	Requested	
676	RQ206971	OCC_227	indigrid_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH(PG)-PRITHALA (GPPTL) (GPPTL) CKT-2	GPPTL	D	Required A/R off for Replacement of Batteries of Aviation lights.	17/Feb/2025	09:00	22/Feb/2025	18:00		PLANNED	Requested	
677	RQ206970	OCC_227	indigrid_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH(PG)-PRITHALA (GPPTL) (GPPTL) CKT-1	GPPTL	D	Required A/R off for Replacement of Batteries of Aviation lights.	17/Feb/2025	09:00	22/Feb/2025	18:00		PLANNED	Requested	

678	RQ205555	OCC_227	stuurp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-LUCKNOW(UP) (PG) CKT-1	POWERGRID, UPPTCL	D	* S/D OF 400 KV SAROJANINAGAR-KURSI ROAD LINE FOR JUMPER TIGHTING AND DISC >X CLEANING	15/Feb/2025	10:00	16/Feb/2025	17:00		PLANNED	Requested
679	RQ206651	OCC_227	slcdjk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH(PG)-BAGLIHAR(JK) (KSPDCL) CKT-1	POWERGRID, KSPDCL	D	Preventive Maintenance	15/Feb/2025	08:00	16/Feb/2025	17:00	Preventive Maintenance	PLANNED	Requested
680	RQ206648	OCC_227	slcdjk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGLIHAR(JK)-KISHENPUR(PG) (KSPDCL) CKT-3	POWERGRID, KSPDCL	D	Preventive Maintenance	13/Feb/2025	08:00	14/Feb/2025	17:00	Preventive Maintenance	PLANNED	Requested
681	RQ205566	OCC_227	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,POWER GRID	C	Relay Testing	13/Feb/2025	08:00	14/Feb/2025	18:00		PLANNED	Requested
682	RQ205592	OCC_227	stuurp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-SRINAGAR(UK) (UK) CKT-2	PTCUL	D	Peripheral Unit Configuration & Checking	12/Feb/2025	08:00	12/Feb/2025	18:00		PLANNED	Requested
683	RQ205591	OCC_227	stuurp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-SRINAGAR(UK) (UK) CKT-1	PTCUL	D	Peripheral Unit Configuration & Checking	11/Feb/2025	08:00	11/Feb/2025	18:00		PLANNED	Requested
684	RQ205598	OCC_227	stuurp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-SRINAGAR(UK) (UK) CKT-2	PTCUL	D	Samast meter off line calibration	03/Feb/2025	13:00	03/Feb/2025	18:00		PLANNED	Requested
685	RQ205597	OCC_227	stuurp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-SRINAGAR(UK) (UK) CKT-1	PTCUL	D	Samast meter off line calibration	03/Feb/2025	08:00	03/Feb/2025	13:00		PLANNED	Requested
686	RQ206650	OCC_227	slcdjk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGLIHAR(JK)-KISHENPUR(PG) (PDD JK) CKT-2	PDD JK	D	Preventive Maintenance	08/Feb/2025	08:00	12/Feb/2025	17:00	Preventive Maintenance	PLANNED	Requested
687	RQ206649	OCC_227	slcdjk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGLIHAR(JK)-KISHENPUR(PG) (PDD JK) CKT-1	PDD JK	D	Preventive Maintenance	03/Feb/2025	08:00	07/Feb/2025	17:00	Preventive Maintenance	PLANNED	Requested
688	RQ206820	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-UNCHAHAR(NTB) (PUTL) CKT-2	PUTL	C	NHAI DIVERSION WORK - RAEBARELI PRAYAGRAJ BYPASS OF NHAI.	04/Feb/2025	08:00	13/Feb/2025	18:00		PLANNED	Requested
689	RQ206819	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-UNCHAHAR(NTB) (PUTL) CKT-1	PUTL	C	NHAI DIVERSION WORK - RAEBARELI PRAYAGRAJ BYPASS OF NHAI.	04/Feb/2025	08:00	13/Feb/2025	18:00		PLANNED	Requested
690	RQ206425	OCC_227	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALWAR(ATIL)-HINDAUN(RS) (ATIL) CKT-1	ATSL	D	SD Defects Rectification & Hardware Correction & Tightening Work	01/Feb/2025	08:00	02/Feb/2025	18:00		PLANNED	Requested
691	RQ205523	OCC_227	cpcc2_sd	BUS	400KV BUS 2 AT AMRITSAR(PG)		D	For AMP work.	28/Feb/2025	10:00	28/Feb/2025	18:00	Kindly approve.	PLANNED	Requested
692	RQ206162	OCC_227	cpcc1_sd	BUS	400KV BUS 2 AT BAWANA(DV)		C	40789 isolator retrofitting work at DTL bawana ss	28/Feb/2025	08:00	02/Mar/2025	18:00		PLANNED	Requested
693	RQ206155	OCC_227	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)		D	FOR AMP WORK	27/Feb/2025	08:00	27/Feb/2025	18:00		PLANNED	Requested
694	RQ206154	OCC_227	cpcc1_sd	BUS	400KV BUS 3 AT MANDOLA(PG)		D	FOR AMP WORK	26/Feb/2025	08:00	26/Feb/2025	18:00		PLANNED	Requested
695	RQ206105	OCC_227	cpcc1_sd	BUS	400 KV BIKANER(PG) - BUS 2		D	Bus Bar testing work (1500MVA ICT-4 bays)	25/Feb/2025	15:00	26/Feb/2025	23:00		PLANNED	Requested
696	RQ206161	OCC_227	cpcc1_sd	BUS	400KV BUS 2 AT BAWANA(DV)		C	41289 isolator retrofitting work at DTL bawana ss	25/Feb/2025	08:00	27/Feb/2025	18:00		PLANNED	Requested
697	RQ206170	OCC_227	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)		D	Bus bar relay retrofitting work at Mandola ss	25/Feb/2025	08:00	25/Feb/2025	18:00		PLANNED	Requested
698	RQ205527	OCC_227	cpcc2_sd	BUS	400KV BUS 2 AT PATIALA(PG)		D	For AMP work.	24/Feb/2025	08:00	25/Feb/2025	18:00	Kindly approve.	PLANNED	Requested
699	RQ206169	OCC_227	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)		D	Bus bar relay retrofitting work at Mandola ss	24/Feb/2025	08:00	24/Feb/2025	18:00		PLANNED	Requested
700	RQ206164	OCC_227	cpcc1_sd	BUS	400KV BUS 2 AT MURADNAGAR_1(U P)		D	LBB relay testing work at Muradnagar SS	23/Feb/2025	08:00	23/Feb/2025	18:00		PLANNED	Requested
701	RQ206104	OCC_227	cpcc1_sd	BUS	400 KV BIKANER(PG) - BUS 1		D	Bus Bar testing & Jumpering work (1500MVA ICT-4 bays)	22/Feb/2025	15:00	24/Feb/2025	23:00		PLANNED	Requested
702	RQ206160	OCC_227	cpcc1_sd	BUS	400KV BUS 2 AT BAWANA(DV)		C	41489 isolator retrofitting work at DTL bawana ss	22/Feb/2025	08:00	24/Feb/2025	18:00		PLANNED	Requested
703	RQ206163	OCC_227	cpcc1_sd	BUS	400KV BUS 1 AT MURADNAGAR_1(U P)		D	LBB relay testing work at Muradnagar SS	22/Feb/2025	08:00	22/Feb/2025	18:00		PLANNED	Requested
704	RQ206034	OCC_227	cpcc1_sd	BUS	400 KV FATEHGARH-I(PG) - BUS 2		D	For erection & Commissioning work of bay extension of 400kv/220kv ICT 10 Dia at Fatehgarh 2 RS INFRA	21/Feb/2025	17:00	24/Feb/2025	23:00		PLANNED	Requested
705	RQ206168	OCC_227	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)		D	Bus bar relay retrofitting work at Mandola ss	21/Feb/2025	08:00	23/Feb/2025	18:00		PLANNED	Requested
706	RQ205525	OCC_227	cpcc2_sd	BUS	400KV BUS 2 AT KAITHAL(PG)		D	For AMP work.	20/Feb/2025	09:30	21/Feb/2025	18:00	Kindly approve.	PLANNED	Requested
707	RQ205526	OCC_227	cpcc2_sd	BUS	400KV BUS 1 AT PATIALA(PG)		D	For AMP work.	20/Feb/2025	09:30	21/Feb/2025	18:00	Kindly approve.	PLANNED	Requested
708	RQ205517	OCC_227	cpcc2_sd	BUS	400KV BUS 2 AT PANCHKULA(PG)		D	For AMP work.	19/Feb/2025	09:30	19/Feb/2025	18:00	Kindly approve.	PLANNED	Requested
709	RQ206096	OCC_227	cpcc1_sd	BUS	400KV BUS 2 AT KANKROLI(PG)		D	FOR FIRMWARE UPGRADATION OF BUS BAR RELAY	19/Feb/2025	09:00	19/Feb/2025	18:00		PLANNED	Requested
710	RQ206159	OCC_227	cpcc1_sd	BUS	400KV BUS 1 AT BAWANA(DV)		C	40889 isolator retrofitting work at DTL bawana ss	19/Feb/2025	08:00	21/Feb/2025	18:00		PLANNED	Requested
711	RQ205516	OCC_227	cpcc2_sd	BUS	400KV BUS 1 AT PANCHKULA(PG)		D	For AMP work.	18/Feb/2025	09:30	18/Feb/2025	18:00	Kindly approve.	PLANNED	Requested
712	RQ206095	OCC_227	cpcc1_sd	BUS	400KV BUS 1 AT KANKROLI(PG)		D	FOR FIRMWARE UPGRADATION OF BUS BAR RELAY	18/Feb/2025	09:00	18/Feb/2025	18:00		PLANNED	Requested

713	RQ206167	OCC_227	cpcc1_sd	BUS	400KV BUS 3 AT MANDOLA(PG)		D	Bus bar relay retrofitting work at Mandola ss	18/Feb/2025	08:00	20/Feb/2025	18:00		PLANNED	Requested
714	RQ206090	OCC_227	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 4		D	Bay Extension Work and Attending Punch Points	17/Feb/2025	17:00	18/Feb/2025	23:00		PLANNED	Requested
715	RQ206033	OCC_227	cpcc1_sd	BUS	400 KV FATEHGARH II(PG) - BUS 1		D	For erection & Commissioning work of bay extension of 400kv/220kV ICT 10 Dia at Fatehgarh 2 RS INFRA	17/Feb/2025	17:00	20/Feb/2025	23:00		PLANNED	Requested
716	RQ205524	OCC_227	cpcc2_sd	BUS	400KV BUS 1 AT KAITHAL(PG)		D	For AMP work.	17/Feb/2025	09:30	18/Feb/2025	18:00	Kindly approve.	PLANNED	Requested
717	RQ206143	OCC_227	cpcc1_sd	BUS	400KV BUS 1 AT BASSI(PG)		D	400KV Busbar Relay Retrofitment work.	17/Feb/2025	09:00	27/Feb/2025	18:00		PLANNED	Requested
718	RQ205522	OCC_227	cpcc2_sd	BUS	400KV BUS 1 AT AMRITSAR(PG)		D	For AMP work.	16/Feb/2025	10:00	16/Feb/2025	18:00	Kindly approve.	PLANNED	Requested
719	RQ206158	OCC_227	cpcc1_sd	BUS	400KV BUS 1 AT BAWANA(DV)		C	40589 isolator retrofitting work at DTL bawana ss	16/Feb/2025	08:00	18/Feb/2025	18:00		PLANNED	Requested
720	RQ206089	OCC_227	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 3		D	Bay Extension Work and Attending Punch Points	15/Feb/2025	17:00	16/Feb/2025	23:00		PLANNED	Requested
721	RQ206107	OCC_227	cpcc1_sd	BUS	400KV BUS 2 AT JAIPUR SOUTH(PG)		D	AMP Work	15/Feb/2025	09:00	15/Feb/2025	18:00		PLANNED	Requested
722	RQ206136	OCC_227	cpcc1_sd	BUS	400KV BUS 2 AT KOTPUTLI(PG)		D	For Bay Extension work at 400 kv Kotputli Substation	14/Feb/2025	08:00	14/Feb/2025	18:00		PLANNED	Requested
723	RQ206088	OCC_227	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 2		D	Bay Extension Work and Attending Punch Points	13/Feb/2025	17:00	14/Feb/2025	23:00		PLANNED	Requested
724	RQ206106	OCC_227	cpcc1_sd	BUS	400KV BUS 1 AT JAIPUR SOUTH(PG)		D	AMP Work	13/Feb/2025	09:00	13/Feb/2025	18:00		PLANNED	Requested
725	RQ206157	OCC_227	cpcc1_sd	BUS	400KV BUS 1 AT BAWANA(DV)		C	41189 isolator retrofitting work at DTL bawana ss	13/Feb/2025	08:00	15/Feb/2025	18:00		PLANNED	Requested
726	RQ206166	OCC_227	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)		D	Bus bar relay retrofitting work at Mandola ss	13/Feb/2025	08:00	17/Feb/2025	18:00		PLANNED	Requested
727	RQ206135	OCC_227	cpcc1_sd	BUS	400KV BUS 1 AT KOTPUTLI(PG)		D	For Bay Extension work at 400 kv Kotputli Substation	12/Feb/2025	08:00	13/Feb/2025	18:00		PLANNED	Requested
728	RQ206087	OCC_227	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 1		D	Bay Extension Work and Attending Punch Points	11/Feb/2025	17:00	12/Feb/2025	23:00		PLANNED	Requested
729	RQ206150	OCC_227	cpcc1_sd	BUS	400 KV BIKANER_2 (PBTS) - BUS 2		D	For Bay Extension works/ construction activities	10/Feb/2025	17:00	18/Feb/2025	23:30		PLANNED	Requested
730	RQ206156	OCC_227	cpcc1_sd	BUS	400KV BUS 1 AT BAWANA(DV)		C	41389 isolator retrofitting work at DTL bawana ss	10/Feb/2025	08:00	12/Feb/2025	18:00		PLANNED	Requested
731	RQ206142	OCC_227	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 2		D	For scheme checking work	09/Feb/2025	09:00	10/Feb/2025	18:00		PLANNED	Requested
732	RQ206165	OCC_227	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)		D	Bus bar relay retrofitting work at Mandola ss	08/Feb/2025	08:00	12/Feb/2025	18:00		PLANNED	Requested
733	RQ206110	OCC_227	cpcc1_sd	BUS	400KV BUS 2 AT SAHARANPUR(PG)		D	AMP Work	07/Feb/2025	09:00	07/Feb/2025	18:00		PLANNED	Requested
734	RQ206141	OCC_227	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 1		D	For scheme checking work	07/Feb/2025	09:00	08/Feb/2025	18:00		PLANNED	Requested
735	RQ206144	OCC_227	cpcc1_sd	BUS	400KV BUS 2 AT BASSI(PG)		D	400KV Busbar Relay Retrofitment work.	06/Feb/2025	09:00	16/Feb/2025	18:00		PLANNED	Requested
736	RQ206101	OCC_227	cpcc1_sd	BUS	400KV BUS 2 AT BHINMAL(PG)		D	AMP Work	05/Feb/2025	09:00	05/Feb/2025	18:00		PLANNED	Requested
737	RQ206132	OCC_227	cpcc1_sd	BUS	400KV BUS 2 AT KOTPUTLI(PG)		D	For Bay Extension work at 400 kv Kotputli Substation	05/Feb/2025	08:00	06/Feb/2025	18:00		PLANNED	Requested
738	RQ206149	OCC_227	cpcc1_sd	BUS	400 KV BIKANER_2 (PBTS) - BUS 1		D	For Bay Extension works/ construction activities	04/Feb/2025	17:00	12/Feb/2025	23:30		PLANNED	Requested
739	RQ206112	OCC_227	cpcc1_sd	BUS	400KV BUS 2 AT AJMER(PG)		D	AMP Work	04/Feb/2025	09:00	04/Feb/2025	18:00		PLANNED	Requested
740	RQ206128	OCC_227	cpcc1_sd	BUS	400KV BUS 2 AT MEERUT(PG)		D	FOR AMP	04/Feb/2025	09:00	04/Feb/2025	18:00		PLANNED	Requested
741	RQ206100	OCC_227	cpcc1_sd	BUS	400KV BUS 1 AT BHINMAL(PG)		D	AMP Work	03/Feb/2025	09:00	03/Feb/2025	18:00		PLANNED	Requested
742	RQ206127	OCC_227	cpcc1_sd	BUS	400KV BUS 1 AT MEERUT(PG)		D	FOR AMP	03/Feb/2025	09:00	03/Feb/2025	18:00		PLANNED	Requested
743	RQ206153	OCC_227	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)		D	FOR AMP WORK	03/Feb/2025	08:00	03/Feb/2025	18:00		PLANNED	Requested
744	RQ206478	OCC_227	cpcc2_sd	BUS	400KV BUS 2 AT MOGA(PG)		D	AMP of 400 kv AIS BUS-2	03/Feb/2025	08:00	04/Feb/2025	18:00	Kindly approve.	PLANNED	Requested
745	RQ206131	OCC_227	cpcc1_sd	BUS	400KV BUS 1 AT KOTPUTLI(PG)		D	For Bay Extension work at 400 kv Kotputli Substation	03/Feb/2025	08:00	04/Feb/2025	18:00		PLANNED	Requested
746	RQ206152	OCC_227	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)		D	FOR AMP WORK	02/Feb/2025	08:00	02/Feb/2025	18:00		PLANNED	Requested
747	RQ205515	OCC_227	cpcc2_sd	BUS	400KV BUS 2 AT KISHENPUR(PG)		D	For AMP work.	01/Feb/2025	09:30	01/Feb/2025	17:00	Kindly approve.	PLANNED	Requested
748	RQ206477	OCC_227	cpcc2_sd	BUS	400KV BUS 3 AT MOGA(PG)		D	Attending SF6 Leakage in 400 kv GIS Bus-1. OEM Engineer i.e. M/S Hysong has mobilised to site for above work	01/Feb/2025	08:00	28/Feb/2025	18:00	Kindly approve. GIS Bus-1 at Moga	PLANNED	Requested
749	RQ206390	OCC_227	stuup_sd	BUS	400KV BUS 1 AT PANKI(UP)		C	* SHUTDOWN OF 400KV MAIN BUS-1 FOR STRINGING OF 220KV JACK BUS TWIN MOOSE CONDUCTOR OF 315MVA ICT-II	27/Feb/2025	10:00	28/Feb/2025	17:00		PLANNED	Requested
750	RQ206242	OCC_227	stuup_sd	BUS	400KV BUS 2 AT BANDA(UP)	UPPTCL	D	* SHUT DOWN TAKEN FOR MIAN BUS TIGHTNING AND ISOLATOR ADJUSTMENT .	24/Feb/2025	10:00	25/Feb/2025	17:00		PLANNED	Requested
751	RQ206391	OCC_227	stuup_sd	BUS	400 KV GR.NOIDA_2(UPC) - BUS 2	UPPTCL	C	Maintenance work will be done related mentioned Bus during this shutdown period	23/Feb/2025	10:30	23/Feb/2025	16:00		PLANNED	Requested
752	RQ206389	OCC_227	stuup_sd	BUS	400KV BUS 1 AT PANKI(UP)	UPPTCL	C	* SHUTDOWN OF 400KV MAIN BUS-1 FOR STRINGING OF 220KV JACK BUS TWIN MOOSE CONDUCTOR OF 500MVA ICT-I	21/Feb/2025	10:00	22/Feb/2025	17:00		PLANNED	Requested
753	RQ206673	OCC_227	stuup_sd	BUS	400KV BUS 1 AT ANPARA(UP)	UPPTCL	D	For maintenance of BUS isolator of ICT-I of BUS A	13/Feb/2025	09:00	14/Feb/2025	18:00		PLANNED	Requested
754	RQ206445	OCC_227	stuup_sd	BUS	400KV BUS 4 AT ANPARA(UP)	UPPTCL	C	For changing DC supply to relay and panel for commissioning of New DCDB	10/Feb/2025	09:00	10/Feb/2025	18:00		PLANNED	Requested
755	RQ206398	OCC_227	stuup_sd	BUS	400KV BUS 2 AT SULTANPUR(UP)	UPPTCL	C	Preventive Maintenance of Bus-B at 400KV S/S Sultanpur	06/Feb/2025	10:00	06/Feb/2025	16:00		PLANNED	Requested

756	RQ206666	OCC_227	stuurp_sd	BUS	400KV BUS 2 AT BAREILLY(UP)	UPPTCL	C	Replacement of 400 KV Pentagraph Isolator (R,Y,B) of Bus II and replacement of 33 KV Tertiary Bushing (R Phase) with oth	03/Feb/2025	10:00	07/Feb/2025	17:00		PLANNED	Requested	
757	RQ205643	OCC_227	sldecps_sd	BUS	400KV BUS 2 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	24/Feb/2025	08:00	24/Feb/2025	18:00		PLANNED	Requested	
758	RQ205641	OCC_227	sldecps_sd	BUS	400KV BUS 2 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-2	18/Feb/2025	08:00	18/Feb/2025	18:00		PLANNED	Requested	
759	RQ205637	OCC_227	sldecps_sd	BUS	400KV BUS 1 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	17/Feb/2025	08:00	17/Feb/2025	18:00		PLANNED	Requested	
760	RQ205634	OCC_227	sldecps_sd	BUS	400KV BUS 1 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-1	11/Feb/2025	08:00	11/Feb/2025	18:00		PLANNED	Requested	
761	RQ206741	OCC_227	cpcc3_sd	BUS	400KV BUS 1 AT GORAKHPUR(PG)	POWERGRID	D	Shutdown for GIS bay extn work - GIB erection work	20/Feb/2025	08:00	22/Feb/2025	20:00		PLANNED	Requested	
762	RQ206922	OCC_227	cpcc3_sd	BUS	400 KV VINDHYACHAL-NORTH(PG) - BUS 2	POWERGRID	C	AMP Work(North Bus-2A)	19/Feb/2025	08:00	22/Feb/2025	18:00		PLANNED	Requested	
763	RQ206923	OCC_227	cpcc3_sd	BUS	400 KV VINDHYACHAL-WEST(PG) - BUS 2	POWERGRID	C	AMP Work(West Bus-2B)	19/Feb/2025	08:00	22/Feb/2025	18:00		PLANNED	Requested	
764	RQ206728	OCC_227	cpcc3_sd	BUS	400KV BUS 2 AT ALLAHABAD(PG)	POWERGRID	C	For Busbar Relay retrofit and AMP Works	16/Feb/2025	08:00	21/Feb/2025	18:00		PLANNED	Requested	
765	RQ206722	OCC_227	cpcc3_sd	BUS	400 KV BAREILLY_2(PG) - BUS 1	POWERGRID	D	replacement of polymer insulator with glass type insulator.	10/Feb/2025	09:30	11/Feb/2025	18:00		PLANNED	Requested	
766	RQ206726	OCC_227	cpcc3_sd	BUS	400KV BUS 1 AT ALLAHABAD(PG)	POWERGRID	C	For Busbar Relay retrofit and AMP Works	10/Feb/2025	09:00	15/Feb/2025	18:00		PLANNED	Requested	
767	RQ206745	OCC_227	cpcc3_sd	BUS	400KV BUS 2 AT LUCKNOW_1(PG)	POWERGRID	D	AMP Work	10/Feb/2025	08:00	10/Feb/2025	18:00		PLANNED	Requested	
768	RQ206744	OCC_227	cpcc3_sd	BUS	400KV BUS 1 AT LUCKNOW_1(PG)	POWERGRID	D	AMP Work	07/Feb/2025	08:00	07/Feb/2025	18:00		PLANNED	Requested	
769	RQ206615	OCC_227	bbmb_sd	BUS	400KV BUS 1 AT BHIWANI(BB)	BBMB	D	Schedule Mtc.	18/Feb/2025	08:00	18/Feb/2025	18:00		PLANNED	Requested	
770	RQ206614	OCC_227	bbmb_sd	BUS	400KV BUS 1 AT PANIPATI(BB)	BBMB	D	Yearly Mtc.	10/Feb/2025	08:00	10/Feb/2025	18:00		PLANNED	Requested	
771	RQ205639	OCC_227	sldecps_sd	BUS	400KV BUS 2 AT NAKODAR(PSG)	PSPCL	D	Periodic Maintenance	17/Feb/2025	08:00	17/Feb/2025	18:00		PLANNED	Requested	
772	RQ205633	OCC_227	sldecps_sd	BUS	400KV BUS 1 AT NAKODAR(PSG)	PSPCL	D	Periodic Maintenance	05/Feb/2025	08:00	05/Feb/2025	18:00		PLANNED	Requested	
773	RQ206669	OCC_227	stuurp_sd	BUS	400KV BUS 2 AT ALAKNANDA GVK(UPC)	UPPCL	D	Central Unit Checking configuration & testing	15/Feb/2025	08:00	18/Feb/2025	18:00		PLANNED	Requested	
774	RQ206191	OCC_227	sldecps_sd	BUS	400KV BUS 1 AT JODHPUR(RS)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	13/Feb/2025	08:00	13/Feb/2025	18:00		PLANNED	Requested	
775	RQ206195	OCC_227	sldecps_sd	BUS	400KV BUS 1 AT BARMER(RS)	RRVPNL	D	Maintenance along with testing of Bay equipments	10/Feb/2025	08:00	10/Feb/2025	18:00		PLANNED	Requested	
776	RQ206192	OCC_227	sldecps_sd	BUS	400KV BUS 2 AT JODHPUR(RS)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	07/Feb/2025	08:00	07/Feb/2025	18:00		PLANNED	Requested	
777	RQ206196	OCC_227	sldecps_sd	BUS	400KV BUS 2 AT BARMER(RS)	RRVPNL	D	Maintenance along with testing of Bay equipments	06/Feb/2025	08:00	06/Feb/2025	18:00		PLANNED	Requested	
778	RQ206239	OCC_227	stuurp_sd	BUS	400 KV FIROZABAD(PJFTL) - BUS 2	PJFTL	D	AMP WORKS	12/Feb/2025	08:00	12/Feb/2025	18:00		PLANNED	Requested	
779	RQ206238	OCC_227	stuurp_sd	BUS	400 KV FIROZABAD(PJFTL) - BUS 1	PJFTL	D	AMP WORKS	11/Feb/2025	08:00	11/Feb/2025	18:00		PLANNED	Requested	
780	RQ205626	OCC_227	jhakri_sd	BUS	400KV BUS 1 AT NATHPA JHAKRI(SI)	SIVNL	D	Shutdown on 400KV Double Bus Bar System (Busbar-1, Busbar-2 and Bus Coupler) including Shutdown on all Generating Units (i.e. U#01 to U#06) for installing interface between Old GIS (B142 Model) and New GIS (T155-3) at the Common point of all three phases and performing HV Test on all Three phases of Unit#06. During Shutdown Busbar-3, Busbar-4, 25MVA Station Transformer bay, 80MVAR Bus Reactor bay and all 400KV Lines (NJ-KW-I&II, NJ-Gumma-I&II and NJ-Rampur-I&II) originating from NJHPS will remain in charged condition.	10/Feb/2025	09:00	18/Feb/2025	17:00	Retrofitting of 400KV GT Circuit Breaker of Unit#06.	PLANNED	Requested	

781	RQ205627	OCC_227	jhakri_sd	BUS	400KV BUS 2 AT NATHPA JHAKRI(SJ)	SIVNL	D	Shutdown on 400KV Double Bus Bar System (Busbar-1, Busbar-2 and Bus Coupler) including Shutdown on all Generating Units (i.e. U#01 to U#06) for installing interface between Old GIS (B142 Model) and New GIS (T155-3) at the Common point of all three phases and performing HV Test on all Three phases of Unit#06. During Shutdown Busbar-3, Busbar-4, 25MVA Station Transformer bay, 80MVAR Bus Reactor bay and all 400KV Lines (NJ-KW-I&II, NJ-Gumma-I&II and NJ-Rampur-I&II) originating from NJHPS will remain in charged condition.	10/Feb/2025	09:00	18/Feb/2025	17:00	Retrofitting of 400KV GT Circuit Breaker of Unit#06.	PLANNED	Requested	
782	RQ206687	OCC_227	rampur_sd	BUS	400KV BUS 1 AT RAMPUR HEP(SJ)	SIVNL	D	Shutdown on 400KV Double Bus Bar System (Busbar-1, Busbar-2 & Bus Coupler) including Shutdown on all Generating Units (i.e. U#01 to U#06) & 80 MVAR Bus Reactor for inspection of isolator & earth switch alignment & testing of interlocks, inspection of SF 6 Gas Compartment G1, G2 & G9.	05/Feb/2025	09:00	08/Feb/2025	18:00	Annual Planned Maintenance	PLANNED	Requested	
783	RQ206688	OCC_227	rampur_sd	BUS	400KV BUS 2 AT RAMPUR HEP(SJ)	SIVNL	D	Shutdown on 400KV Double Bus Bar System (Busbar-1, Busbar-2 & Bus Coupler) including Shutdown on all Generating Units (i.e. U#01 to U#06) & 80 MVAR Bus Reactor for inspection of isolator & earth switch alignment & testing of interlocks, inspection of SF 6 Gas Compartment G1, G2 & G9.	05/Feb/2025	09:00	08/Feb/2025	18:00	Annual Planned Maintenance	PLANNED	Requested	
784	RQ205622	OCC_227	jhakri_sd	BUS	400KV BUS 1 AT NATHPA JHAKRI(SJ)	SIVNL	D	Shutdown on 400KV Double Bus Bar System (Busbar-1, Busbar-2 and Bus Coupler) including Shutdown on all Generating Units (i.e. U#01 to U#06) for installing interface between Old GIS (B142 Model) and New GIS (T155-3) at the Common point of all three phases and performing HV Test on all Three phases of Unit#05. During Shutdown Busbar-3, Busbar-4, 25MVA Station Transformer bay, 80MVAR Bus Reactor bay and all 400KV Lines (NJ-KW-I&II, NJ-Gumma-I&II and NJ-Rampur-I&II) originating from NJHPS will remain in charged condition.	01/Feb/2025	09:00	08/Feb/2025	17:00	Retrofitting of 400KV GT Circuit Breaker of Unit#05.	PLANNED	Requested	
785	RQ205623	OCC_227	jhakri_sd	BUS	400KV BUS 2 AT NATHPA JHAKRI(SJ)	SIVNL	D	Shutdown on 400KV Double Bus Bar System (Busbar-1, Busbar-2 and Bus Coupler) including Shutdown on all Generating Units (i.e. U#01 to U#06) for installing interface between Old GIS (B142 Model) and New GIS (T155-3) at the Common point of all three phases and performing HV Test on all Three phases of Unit#05. During Shutdown Busbar-3, Busbar-4, 25MVA Station Transformer bay, 80MVAR Bus Reactor bay and all 400KV Lines (NJ-KW-I&II, NJ-Gumma-I&II and NJ-Rampur-I&II) originating from NJHPS will remain in charged condition.	01/Feb/2025	09:00	08/Feb/2025	17:00	Retrofitting of 400KV GT Circuit Breaker of Unit#05.	PLANNED	Requested	
786	RQ205480	OCC_227	slchr_sd	BUS	400KV BUS 2 AT KHEDAR(HPG)	HPGCL	D	For Gen. Maintenance & Bay Testing	04/Feb/2025	09:00	07/Feb/2025	18:00		PLANNED	Requested	
787	RQ206194	OCC_227	slcds_sd	BUS	400KV BUS 2 AT ALWAR(ATIL)	ATSL	D	For Annual Maintenance	04/Feb/2025	08:00	04/Feb/2025	18:00		PLANNED	Requested	
788	RQ206193	OCC_227	slcds_sd	BUS	400KV BUS 1 AT ALWAR(ATIL)	ATSL	D	For Annual Maintenance	03/Feb/2025	08:00	03/Feb/2025	18:00		PLANNED	Requested	
789	RQ206233	OCC_227	slcds_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BABA(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-1 @BABA(RS)	RRVPNL	D	Quarterly maintenance and testing of equipments	20/Feb/2025	09:00	20/Feb/2025	15:00		PLANNED	Requested	

790	RQ206232	OCC_227	slcds_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BABAI(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-2 @BABAI(RS)	RRVPLN	D	Quarterly maintenance and testing of equipments	19/Feb/2025	09:00	19/Feb/2025	15:00		PLANNED	Requested	
791	RQ206184	OCC_227	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON AGRA-JAIPUR SOUTH (PG) CKT-2 @JAIPUR SOUTH(PG)	POWERGRID	D	FOR AMP WORK	20/Feb/2025	08:00	20/Feb/2025	18:00		PLANNED	Requested	
792	RQ206183	OCC_227	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON AGRA-JAIPUR SOUTH (PG) CKT-1 @JAIPUR SOUTH(PG)	POWERGRID	D	FOR AMP WORK	18/Feb/2025	08:00	18/Feb/2025	18:00		PLANNED	Requested	
793	RQ206201	OCC_227	cpcc1_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-4 @BIKANER_2 (PBTSL)	PBTSL	D	For Bay Extension works/ construction activities	18/Feb/2025	15:00	20/Feb/2025	23:00		PLANNED	Requested	
794	RQ206395	OCC_227	stuup_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON REWA ROAD-PANKI (UP) CKT-1 @PANKI(UP)	UPPTCL	C	* SHUTDOWN OF 50MVAR REWA ROAD LINE REACTOR FOR REPLACEMENT OF 50MVAR LINE REACTOR TO 63MVAR LINE REACTOR	03/Feb/2025	10:00	28/Feb/2025	17:00		PLANNED	Requested	
795	RQ206259	OCC_227	cpcc1_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV MANDOLA(PG)	POWERGRID	D	For CSD re-comissioning work	28/Feb/2025	08:00	28/Feb/2025	18:00		PLANNED	Requested	
796	RQ206266	OCC_227	cpcc1_sd	BR/BSR/MSC/M SR	225 MVAR BUS SERIES REACTOR NO 1 AT 400 KV MANDOLA(PG)	POWERGRID	D	400kv 429 Main Bay Lbb/BUS BAR Relay retrofit and testing work	25/Feb/2025	08:00	26/Feb/2025	18:00		PLANNED	Requested	
797	RQ206264	OCC_227	cpcc1_sd	BR/BSR/MSC/M SR	225 MVAR BUS SERIES REACTOR NO 1 AT 400 KV MANDOLA(PG)	POWERGRID	D	400kv 428 Main Bay Lbb/BUS BAR Relay retrofit and testing work	24/Feb/2025	08:00	24/Feb/2025	18:00		PLANNED	Requested	
798	RQ206205	OCC_227	cpcc1_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV KANKROLI(PG)	POWERGRID	D	FOR RETROFITTING OF CSD RELAY	24/Feb/2025	08:00	24/Feb/2025	18:00		PLANNED	Requested	
799	RQ206263	OCC_227	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 2 AT 400 KV MANDOLA(PG)	POWERGRID	D	400kv 425 Main Bay Lbb/BUS BAR Relay retrofit and testing work	18/Feb/2025	08:00	18/Feb/2025	18:00		PLANNED	Requested	
800	RQ206243	OCC_227	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV MEERUT(PG)	POWERGRID	D	FOR AMP WORK	17/Feb/2025	08:00	17/Feb/2025	18:00		PLANNED	Requested	
801	RQ206944	OCC_227	cpcc3_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV VARANASI(PG)	POWERGRID	D	AMP Work	17/Feb/2025	08:00	17/Feb/2025	18:00		PLANNED	Requested	
802	RQ206267	OCC_227	cpcc1_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV MANDOLA(PG)	POWERGRID	D	400kv 418 Main Bay Lbb/BUS BAR Relay retrofit and testing work	15/Feb/2025	08:00	15/Feb/2025	18:00		PLANNED	Requested	
803	RQ206202	OCC_227	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV KOTESWAR(TH)	POWERGRID	D	For implementation of updated mechanical protection settings and AMP.	12/Feb/2025	08:00	13/Feb/2025	18:00		PLANNED	Requested	
804	RQ206261	OCC_227	cpcc1_sd	BR/BSR/MSC/M SR	225 MVAR BUS SERIES REACTOR NO 1 AT 400 KV MANDOLA(PG)	POWERGRID	D	For 408 Tie Bay LBB relay retrofit and testing work	07/Feb/2025	08:00	07/Feb/2025	18:00		PLANNED	Requested	
805	RQ206237	OCC_227	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV BHADLA(PG)	POWERGRID	D	AMP WORK AND COE COMPLIANCES	06/Feb/2025	09:00	06/Feb/2025	16:00		PLANNED	Requested	
806	RQ206260	OCC_227	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 2 AT 400 KV MANDOLA(PG)	POWERGRID	D	For 426 Tie Bay LBB relay retrofit and testing work	06/Feb/2025	08:00	06/Feb/2025	18:00		PLANNED	Requested	
807	RQ206204	OCC_227	cpcc1_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV BHIWADI(PG)	POWERGRID	D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays in its tie bay	06/Feb/2025	08:00	06/Feb/2025	13:00		PLANNED	Requested	
808	RQ206941	OCC_227	cpcc3_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 2 AT 400KV ALLAHABAD(PG)	POWERGRID	D	Tie bay LBB Retrofitment Work at Prayagraj SS	05/Feb/2025	09:00	05/Feb/2025	18:00		PLANNED	Requested	
809	RQ206256	OCC_227	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 4 AT 400KV BASSI(PG)	POWERGRID	D	400kv Busbar Relay Retrofitment Work	04/Feb/2025	08:00	04/Feb/2025	18:00		PLANNED	Requested	
810	RQ206940	OCC_227	cpcc3_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV ALLAHABAD(PG)	POWERGRID	D	Tie bay LBB Retrofitment Work at Prayagraj SS	03/Feb/2025	09:00	03/Feb/2025	18:00		PLANNED	Requested	
811	RQ206255	OCC_227	cpcc1_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 3 AT 400 KV BASSI(PG)	POWERGRID	D	400kv Busbar Relay Retrofitment work.	03/Feb/2025	08:00	03/Feb/2025	18:00		PLANNED	Requested	
812	RQ206265	OCC_227	cpcc1_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV MANDOLA(PG)	POWERGRID	D	For 417 Tie Bay LBB relay retrofit and testing work	03/Feb/2025	08:00	03/Feb/2025	18:00		PLANNED	Requested	
813	RQ206254	OCC_227	cpcc1_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 2 AT 400KV BASSI(PG)	POWERGRID	D	400kv Busbar Relay Retrofitment work.	02/Feb/2025	08:00	02/Feb/2025	18:00		PLANNED	Requested	

814	RQ206234	OCC_227	cpcc1_sd	BR/BSR/MS/M SR	125 MVAR BUS REACTOR NO 2 AT 400KV HISSAR(PG)	POWERGRID	D	CSD Fine Tuning	01/Feb/2025	08:00	01/Feb/2025	20:00		PLANNED	Requested	
815	RQ206258	OCC_227	cpcc1_sd	BR/BSR/MS/M SR	225 MVAR BUS SERIES REACTOR NO 1 AT 400 KV MANDOLA(PG)	POWERGRID	C	Series Reactor modification at Mandola ss.	01/Feb/2025	08:00	28/Feb/2025	18:00		PLANNED	Requested	
816	RQ206253	OCC_227	cpcc1_sd	BR/BSR/MS/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV BASSI(PG)	POWERGRID	D	400KV Busbar Relay Retrofitment work.	01/Feb/2025	08:00	01/Feb/2025	18:00		PLANNED	Requested	
817	RQ206262	OCC_227	cpcc1_sd	BR/BSR/MS/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV MANDOLA(PG)	POWERGRID	C	For 50 MVar reactor replacement with 125 MVar reactor under ADDCAP	01/Feb/2025	08:00	28/Feb/2025	18:00		PLANNED	Requested	
818	RQ206230	OCC_227	slcdcs_sd	BR/BSR/MS/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV JODHPUR(RS)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	18/Feb/2025	08:00	18/Feb/2025	18:00		PLANNED	Requested	
819	RQ206229	OCC_227	slcdcs_sd	BR/BSR/MS/M SR	80 MVAR BUS REACTOR NO 1 AT 400 KV BABA(RS)	RRVPNL	D	Quarterly maintenance and testing of equipments	13/Feb/2025	08:00	13/Feb/2025	18:00		PLANNED	Requested	
820	RQ206227	OCC_227	slcdcs_sd	BR/BSR/MS/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV ALLWAR(ATIL)	RRVPNL	D	For Annual Maintenance of 50MVar Bus Reactor	07/Feb/2025	08:00	07/Feb/2025	18:00		PLANNED	Requested	
821	RQ206228	OCC_227	slcdcs_sd	BR/BSR/MS/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV BARMER(RS)	RRVPNL	D	Maintenance along with testing of Bay equipments	05/Feb/2025	08:00	05/Feb/2025	18:00		PLANNED	Requested	
822	RQ206625	OCC_227	bbmb_sd	BR/BSR/MS/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV BHIWANI(BB)	BBMB	D	Schedule Mtc.	18/Feb/2025	08:00	18/Feb/2025	18:00		PLANNED	Requested	
823	RQ206252	OCC_227	cpcc1_sd	BR/BSR/MS/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV KHETRI (PKTSL)	PKTSL	D	For scheme checking work	15/Feb/2025	08:00	15/Feb/2025	18:00		PLANNED	Requested	
824	RQ206057	OCC_227	stuup_sd	BR/BSR/MS/M SR	80 MVAR BUS REACTOR NO 1 AT 400 KV HARDUAGANJ (UP)	UPPTCL	C	For routine testing of transformer	15/Feb/2025	08:00	16/Feb/2025	18:00		PLANNED	Requested	
825	RQ206231	OCC_227	stuup_sd	BR/BSR/MS/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV SIKANDRABAD(UP)	UPPTCL	C	Annual Testing & Maintenance	11/Feb/2025	10:00	11/Feb/2025	12:00		PLANNED	Requested	
826	RQ206225	OCC_227	stuup_sd	BR/BSR/MS/M SR	80 MVAR BUS REACTOR NO 1 AT 400 KV LUCKNOW(UP)	UPPTCL	C	* Planned shutdown required for annual protection Testing of 80MVAR Bus >X Reactor Bay including 400KV TBC Bay . During shutdown	10/Feb/2025	09:00	10/Feb/2025	18:00		PLANNED	Requested	
827	RQ206235	OCC_227	stuup_sd	BR/BSR/MS/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV FIROZABAD(PJFTL)	UPPTCL	D	AMP WORKS	10/Feb/2025	08:00	10/Feb/2025	18:00		PLANNED	Requested	
828	RQ205911	OCC_227	slcdcs_sd	BR/BSR/MS/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV MAKHU(PS)	PSCTL	D	Nut bolt tightening of HV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	14/Feb/2025	08:00	14/Feb/2025	18:00		PLANNED	Requested	
829	RQ206775	OCC_227	ntpcos_sd	BAY	419 MAIN BAY - 400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-2 (POWERGRID) AT 400 KV AURAIYA(NT)	POWERGRID	C	R&M of 400/220 KV Bus Bar System	28/Feb/2025	08:00	01/Mar/2025	18:00		PLANNED	Requested	
830	RQ206624	OCC_227	bbmb_sd	BAY	X8-CB MAIN BAY - 400 KV DADR(NT)-PANIPAT(BB) (PG) CKT-2 (POWERGRID) AT 400KV PANIPAT(BB)	POWERGRID	D	Yearly Mtc.	27/Feb/2025	08:00	27/Feb/2025	18:00		PLANNED	Requested	
831	RQ206590	OCC_227	cpcc2_sd	BAY	414 TIE BAY - 400 KV LUDHIANA-MALERKOTLA (PG) CKT-1 (POWERGRID) AND 400/220 KV 315 MVA ICT 3 AT LUDHIANA(PG) AT 400 KV LUDHIANA(PG) (POWERGRID)	POWERGRID	C	CB Drive Overhauling work	26/Feb/2025	09:00	27/Feb/2025	18:00	kindly approve	PLANNED	Requested	
832	RQ206630	OCC_227	cpcc2_sd	BAY	420 TIE BAY - 400 KV KISHENPUR-MOGA (PG) CKT-2 (POWERGRID) AND 400 KV MOGA-HISSAR (PG) CKT-3 AT 400 KV MOGA(PG) (POWERGRID)	POWERGRID	C	CB Drive Overhauling work	26/Feb/2025	08:00	28/Feb/2025	18:00	kindly approve	PLANNED	Requested	
833	RQ206772	OCC_227	ntpcos_sd	BAY	420 TIE BAY - 400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-2 (POWERGRID) AND FUTURE AT 400 KV AURAIYA(NT) (POWERGRID)	POWERGRID	C	R&M of 400/220 KV Bus Bar System	26/Feb/2025	08:00	27/Feb/2025	18:00		PLANNED	Requested	

834	RQ206454	OCC_227	slcdcrs_sd	BAY	423 TIE BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1 AND FUTURE AT 400 KV AJMER(RS)	POWERGRID	D	Half Yearly maintenance work	25/Feb/2025	08:00	25/Feb/2025	18:00		PLANNED	Requested	
835	RQ206589	OCC_227	cpcc2_sd	BAY	404 MAIN BAY - 400KV KOLDAM(NT)-LUDHIANA(PG) (PS) CKT-2 AT LUDHIANA(PG)	POWERGRID	C	CB Drive Overhauling work	24/Feb/2025	09:00	25/Feb/2025	18:00	kindly approve	PLANNED	Requested	
836	RQ206619	OCC_227	bbmb_sd	BAY	X6-CB MAIN BAY - 400/220 KV 450 MVA ICT 1 AT PANIPAT(BB) AND 400KV BUS 1 AT PANIPAT(BB) AT 400 KV PANIPAT(BB)	POWERGRID	D	Yearly Mtc.	24/Feb/2025	08:00	24/Feb/2025	18:00		PLANNED	Requested	
837	RQ206776	OCC_227	ntpcos_sd	BAY	419 TIE BAY - 400KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-1 AND 400KV KANPUR-BALLABHAGARH (PG) CKT-3 AT KANPUR(PG)	POWERGRID	C	R&M of 400/220 KV Bus Bar System	24/Feb/2025	08:00	25/Feb/2025	18:00		PLANNED	Requested	
838	RQ206629	OCC_227	cpcc2_sd	BAY	419 MAIN BAY - 400 KV KISHENPUR-MOGA (PG) CKT-2 (POWERGRID)	POWERGRID	C	CB Drive Overhauling work	23/Feb/2025	08:00	25/Feb/2025	18:00	kindly approve	PLANNED	Requested	
839	RQ206588	OCC_227	cpcc2_sd	BAY	401 MAIN BAY - 400KV KOLDAM(NT)-LUDHIANA(PG) (PS) CKT-1 AT LUDHIANA(PG)	POWERGRID	C	CB Drive Overhauling work	22/Feb/2025	09:00	23/Feb/2025	18:00	kindly approve	PLANNED	Requested	
840	RQ206621	OCC_227	bbmb_sd	BAY	X3-CB TIE BAY - 400/220 KV 450 MVA ICT 2 AT PANIPAT(BB) AND 400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-1 AT 400 KV PANIPAT(BB)	POWERGRID	D	Yearly Mtc.	21/Feb/2025	08:00	21/Feb/2025	18:00		PLANNED	Requested	
841	RQ206453	OCC_227	slcdcrs_sd	BAY	420 TIE BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2 AND FUTURE AT 400 KV AJMER(RS)	POWERGRID	D	Half Yearly maintenance work	21/Feb/2025	08:00	21/Feb/2025	18:00		PLANNED	Requested	
842	RQ206773	OCC_227	ntpcos_sd	BAY	417 TIE BAY - 400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-1 (POWERGRID) AND FUTURE AT 400 KV AURAIYA(NT) (POWERGRID)	POWERGRID	C	R&M of 400/220 KV Bus Bar System	21/Feb/2025	08:00	22/Feb/2025	18:00		PLANNED	Requested	
843	RQ206628	OCC_227	cpcc2_sd	BAY	415 MAIN BAY - 400 KV KISHENPUR-MOGA (PG) CKT-1 (POWERGRID) AT MOGA(PG)	POWERGRID	C	CB Drive Overhauling work	20/Feb/2025	08:00	22/Feb/2025	18:00	kindly approve	PLANNED	Requested	
844	RQ206817	OCC_227	cpcc3_sd	BAY	415 MAIN BAY - 400KV BALIA(PG)-BIHARSHARIFF(PG) (UNDEF) CKT-1 AT BALIA(PG)	POWERGRID	C	BHEL make 400 kv CB Retro fitment work	20/Feb/2025	08:00	28/Feb/2025	18:00		PLANNED	Requested	
845	RQ206774	OCC_227	ntpcos_sd	BAY	418 MAIN BAY - 400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-1 (POWERGRID) AT 400 KV AURAIYA(NT)	POWERGRID	C	R&M of 400/220 KV Bus Bar System	19/Feb/2025	08:00	20/Feb/2025	18:00		PLANNED	Requested	
846	RQ206919	OCC_227	cpcc2_sd	BAY	W1.WCB.Q1 BAY BUS-2A & 2B SECTIONALIZER BUS SECTIONALIZER BAY - 400KV AGRA(PG) - BUS 2 (POWERGRID) AND FUTURE AT 400 KV AGRA(PG) (POWERGRID)	POWERGRID	D	AMP Work	18/Feb/2025	10:00	18/Feb/2025	18:00		PLANNED	Requested	
847	RQ206622	OCC_227	bbmb_sd	BAY	X5-CB MAIN BAY - 400/220 KV 450 MVA ICT 1 AT PANIPAT(BB) AND 400KV BUS 2 AT PANIPAT(BB) AT 400 KV PANIPAT(BB)	POWERGRID	D	Yearly Mtc.	18/Feb/2025	08:00	18/Feb/2025	18:00		PLANNED	Requested	

848	RQ206627	OCC_227	cpcc2_sd	BAY	414 TIE BAY - 50 MVAR BUS REACTOR NO 1 AT 400KV MOGA(PG) (POWERGRID) AND 400 KV KISHENPUR-MOGA (PG) CKT-1 AT 400 KV MOGA(PG) (POWERGRID)	POWERGRID	C	CB Drive Overhauling work	17/Feb/2025	08:00	19/Feb/2025	18:00	kindly approve	PLANNED	Requested	
849	RQ206777	OCC_227	ntpcos_sd	BAY	408 TIE BAY - 400KV AURAIYA(NT)-AGRA(PG) (PG) CKT-2 AND FUTURE AT AURAIYA(NT)	POWERGRID	C	R&M of 400/220 KV Bus Bar System	17/Feb/2025	08:00	18/Feb/2025	18:00		PLANNED	Requested	
850	RQ206280	OCC_227	cpcc1_sd	BAY	428 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV BALLABHGARH(PG) AND 400KV BUS 3 AT BALLABHGARH(PG)	POWERGRID	C	CB over hauling	17/Feb/2025	08:00	19/Feb/2025	18:00		PLANNED	Requested	
851	RQ206920	OCC_227	cpcc3_sd	BAY	W1.W22.Q1 MAIN BAY - 400 KV AGRA(PG)-FILTER BANK-5 (POWERGRID) AT 400 KV AGRA(PG)	POWERGRID	D	AMP Work	14/Feb/2025	10:00	14/Feb/2025	18:00		PLANNED	Requested	
852	RQ206780	OCC_227	ntpcos_sd	BAY	407 MAIN BAY - 400KV AURAIYA(NT)-AGRA(PG) (PG) CKT-2 AT AURAIYA(NT)	POWERGRID	C	R&M of 400/220 KV Bus Bar System	14/Feb/2025	08:00	15/Feb/2025	18:00		PLANNED	Requested	
853	RQ206279	OCC_227	cpcc1_sd	BAY	433 MAIN BAY - 400KV KANPUR-BALLABHGARH (PG) CKT-1 AT BALLABHGARH(PG)	POWERGRID	C	CB over hauling	14/Feb/2025	08:00	16/Feb/2025	18:00		PLANNED	Requested	
854	RQ206626	OCC_227	cpcc2_sd	BAY	404 MAIN BAY - 400/220 KV 500 MVA ICT 3 AT MOGA(PG) (POWERGRID) AT 400 KV MOGA(PG)	POWERGRID	C	CB Drive Overhauling work	13/Feb/2025	08:00	15/Feb/2025	18:00	kindly approve	PLANNED	Requested	
855	RQ206592	OCC_227	cpcc2_sd	BAY	404 MAIN BAY - 400KV NEWWANPOH-WAGOORA (PG) CKT-2 AT WAGOORA(PG)	POWERGRID	C	For Pole and interrupter overhauling in 40452 Pneumatic CB, Line shall remain charged through 400KV TBC Bay	12/Feb/2025	09:00	20/Feb/2025	18:00	kindly approve	PLANNED	Requested	
856	RQ206918	OCC_227	cpcc3_sd	BAY	W1.WCB.Q2 BAY BUS-1A & 1B SECTIONALIZER BUS SECTIONALIZER BAY - 400KV AGRA(PG) - BUS 1 (POWERGRID) AND FUTURE AT 400 KV AGRA(PG) (POWERGRID)	POWERGRID	D	AMP Work	11/Feb/2025	10:00	11/Feb/2025	18:00		PLANNED	Requested	
857	RQ206278	OCC_227	cpcc1_sd	BAY	432 TIE BAY - 400 KV KANPUR-BALLABHGARH (PG) CKT-1 AND FUTURE AT BALLABHGARH(PG)	POWERGRID	C	CB over hauling	11/Feb/2025	08:00	13/Feb/2025	18:00		PLANNED	Requested	
858	RQ206816	OCC_227	cpcc3_sd	BAY	413 MAIN BAY - 400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-2 (POWERGRID) AND 400KV BUS 1 AT BALIA(PG) AT 400 KV BALIA(PG) (POWERGRID)	POWERGRID	C	BHEL make 400 kv CB Retro fitment work	11/Feb/2025	08:00	19/Feb/2025	18:00		PLANNED	Requested	
859	RQ206792	OCC_227	cpcc3_sd	BAY	409 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT ALLAHABAD(PG) (POWERGRID)	POWERGRID	C	cb retrofitment work	10/Feb/2025	09:00	14/Feb/2025	18:00		PLANNED	Requested	
860	RQ206810	OCC_227	cpcc3_sd	BAY	430 MAIN BAY - 400/220KV 315 MVA ICT 2 AT KANPUR(PG)	POWERGRID	C	Un-installation of BHEL make circuit breaker & installation of Siemens make Circuit Breaker	10/Feb/2025	08:00	15/Feb/2025	18:00		PLANNED	Requested	
861	RQ206778	OCC_227	ntpcos_sd	BAY	405 TIE BAY - 400KV AURAIYA(NT)-AGRA(PG) (PG) CKT-1 AND 400/220KV 315 MVA ICT 1 AT AURAIYA(NT)	POWERGRID	C	R&M of 400/220 KV Bus Bar System	10/Feb/2025	08:00	13/Feb/2025	18:00		PLANNED	Requested	
862	RQ206781	OCC_227	ntpcos_sd	BAY	406 MAIN BAY - 400KV AURAIYA(NT)-AGRA(PG) (PG) CKT-1 AT AURAIYA(NT)	POWERGRID	C	R&M of 400/220 KV Bus Bar System	10/Feb/2025	08:00	11/Feb/2025	18:00		PLANNED	Requested	

863	RQ206274	OCC_227	cpcc1_sd	BAY	411 TIE BAY - 400KV NEEMRANA-MANESAR (PG) CKT-2 AND FUTURE AT NEEMRANA(PG)	POWERGRID	C	CB over hauling	10/feb/2025	08:00	12/feb/2025	18:00			PLANNED	Requested	
864	RQ206277	OCC_227	cpcc1_sd	BAY	429 TIE BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV BALLABHGARH(PG) (POWERGRID) AND 400KV BUS 4 AT BALLABHGARH(PG) AT 400 KV BALLABHGARH(PG) (POWERGRID)	POWERGRID	C	CB over hauling	08/feb/2025	08:00	10/feb/2025	18:00			PLANNED	Requested	
865	RQ206281	OCC_227	cpcc1_sd	BAY	407 MAIN BAY - 400KV RAPS. C(NP)-KANKROLI(PG) (PG) CKT-1 AT KANKROLI(PG)	POWERGRID	C	CB over hauling /AMP WORK	07/feb/2025	08:00	08/feb/2025	18:00			PLANNED	Requested	
866	RQ206287	OCC_227	cpcc1_sd	BAY	40152B MAIN BAY - 400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1 AT RATANGARH(RS)	POWERGRID	D	FOR AMP WORK	06/feb/2025	08:00	06/feb/2025	18:00			PLANNED	Requested	
867	RQ206276	OCC_227	cpcc1_sd	BAY	420 TIE BAY - 400KV BHIWADI- NEEMRANA (PG) CKT-1 AND 400/220KV 500 MVA ICT 1 AT NEEMRANA(PG)	POWERGRID	C	CB over hauling	06/feb/2025	08:00	08/feb/2025	18:00			PLANNED	Requested	
868	RQ206782	OCC_227	ntpcos_sd	BAY	402 TIE BAY - 400/220 KV 315 MVA ICT 2 AT AURAIYA(NT) AND FUTURE	POWERGRID	C	R&M of 400/220 KV Bus Bar System	05/feb/2025	08:00	06/feb/2025	18:00			PLANNED	Requested	
869	RQ206779	OCC_227	ntpcos_sd	BAY	402 TIE BAY - 400/220 KV 315 MVA ICT 2 AT AURAIYA(NT) AND FUTURE	POWERGRID	C	R&M of 400/220 KV Bus Bar System	05/feb/2025	08:00	06/feb/2025	18:00			PLANNED	Requested	
870	RQ206284	OCC_227	cpcc1_sd	BAY	40252B MAIN BAY - 400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-2 AT RATANGARH(RS)	POWERGRID	D	FOR AMP WORK	03/feb/2025	08:00	03/feb/2025	18:00			PLANNED	Requested	
871	RQ206275	OCC_227	cpcc1_sd	BAY	417 TIE BAY - 400KV BHIWADI- NEEMRANA (PG) CKT-2 AND 400/220KV 315 MVA ICT 2 AT NEEMRANA(PG)	POWERGRID	C	CB over hauling	03/feb/2025	08:00	05/feb/2025	18:00			PLANNED	Requested	
872	RQ206808	OCC_227	cpcc3_sd	BAY	424 MAIN BAY - SVC NO 2(-140/+140MVAR) AT 400 KV KANPUR(PG)	POWERGRID	C	Un-installation of Siemens make circuit breaker & ALSTOM CT from Bay-424. S/d of Bay-424 & Bay-425 is required together.	03/feb/2025	08:00	08/feb/2025	18:00			PLANNED	Requested	
873	RQ206809	OCC_227	cpcc3_sd	BAY	425 TIE BAY - SVC NO 2(-140/+140MVAR) AT 400 KV KANPUR(PG) (POWERGRID) AND 400/220 KV 315 MVA ICT 1 AT KANPUR(PG) AT 400 KV KANPUR(PG) (POWERGRID)	POWERGRID	C	Un-installation of Siemens make circuit breaker & ALSTOM CT from Bay-424. S/d of Bay-424 & Bay-425 is required together.	03/feb/2025	08:00	08/feb/2025	18:00			PLANNED	Requested	
874	RQ206793	OCC_227	cpcc3_sd	BAY	406 MAIN BAY - 400/220 KV 315 MVA ICT 2 AT ALLAHABAD(PG) (POWERGRID) AT 400 KV ALLAHABAD(PG)	POWERGRID	C	cb retrofitment work	03/feb/2025	08:00	07/feb/2025	18:00			PLANNED	Requested	
875	RQ206812	OCC_227	cpcc3_sd	BAY	427 MAIN BAY - 400 KV KANPUR-KANPUR (PG) CKT-1 (POWERGRID) AT 400 KV KANPUR(PG)	POWERGRID	C	S/d required along with bay Bay-424 for checking CT core for un-installation of CT from 424 Bay	03/feb/2025	08:00	08/feb/2025	18:00			PLANNED	Requested	
876	RQ205567	OCC_227	ntpcos_sd	BAY	417 TIE BAY - 400/220 KV 315 MVA ICT 2 AT NALLAGARH(PG) (POWERGRID) AND 400 KV NALLAGARH(PG)-KOLDAM(NT) (PG) CKT-1 AT 400 KV NALLAGARH(PG) (POWERGRID)	POWERGRID	C	OH of Tie Breaker breaker between GT-3 & GT-4	02/feb/2025	08:00	12/feb/2025	18:00			PLANNED	Requested	
877	RQ206591	OCC_227	cpcc3_sd	BAY	405 MAIN BAY - 400KV NEWWANPOH-WAGOORA (PG) CKT-1 AT WAGOORA(PG)	POWERGRID	C	For Pole and interrupter overhauling in 40552 Pneumatic CB. Line shall remain charged through 400KV TBC Bay	01/feb/2025	09:00	11/feb/2025	18:00	kindly approve		PLANNED	Requested	
878	RQ206308	OCC_227	cpcc1_sd	BAY	401 MAIN BAY - 400/220KV 500 MVA ICT 1 AT KURUKSHETRA(PG)	POWERGRID	C	FOR CB INSPECTION AND RECTIFICATION WORKS	01/feb/2025	08:00	06/feb/2025	18:00			PLANNED	Requested	

879	RQ206815	OCC_227	cpcc3_sd	BAY	407 MAIN BAY - 400 KV BALIA-PATNA (PG) CKT-2 AND 400KV BUS 1 AT BALIA(PG)	POWERGRID	C	BHEL make 400 KV CB Retro fitment work	01/Feb/2025	08:00	10/Feb/2025	18:00		PLANNED	Requested	
880	RQ206692	OCC_227	jhajjar_sd	BAY	417 MAIN BAY - 400KV JHAJJAR(APCL)- DAULATABAD(HV) (HV) CKT-2 AT JHAJJAR(APCL)	APCPL	C	Major Overhauling of 400KV CB	25/Feb/2025	08:00	03/Mar/2025	18:00	Daultabad Line-2 will remain charged from Bus-II	PLANNED	Requested	
881	RQ206691	OCC_227	jhajjar_sd	BAY	417 MAIN BAY - 400KV JHAJJAR(APCL)- DAULATABAD(HV) (HV) CKT-2 AT JHAJJAR(APCL)	APCPL	D	Major Overhauling of 400KV CB	24/Feb/2025	08:00	24/Feb/2025	18:00	Daultabad Line-2 will be under Shutdown for opening of IPS	PLANNED	Requested	
882	RQ2066978	OCC_227	jhajjar_sd	BAY	403 MAIN BAY - 50 MVAR BUS REACTOR NO 1 AT 400KV JHAJJAR(APCL)	APCPL	C	Major Overhauling of 400KV CB	11/Feb/2025	08:00	20/Feb/2025	18:00	Bus Reactor will be out of service due to Jack Bus Overhead	PLANNED	Requested	
883	RQ206977	OCC_227	jhajjar_sd	BAY	402 TIE BAY - 50 MVAR BUS REACTOR NO 1 AT 400KV JHAJJAR(APCL) (APCPL) AND 400/21 KV 600 MVA GT 1 AT JHAJJAR(APCL) AT 400 KV JHAJJAR(APCL) (APCPL)	APCPL	C	Major Overhauling of 400KV CB	02/Feb/2025	08:00	10/Feb/2025	18:00	U-1 will be under OH SD. Bus Reactor SD will be required on 1st day for dismantling of IPS	PLANNED	Requested	
884	RQ206447	OCC_227	slcdcrs_sd	BAY	40252A MAIN BAY - 50 MVAR LR ON BIKANER-MERTA (RS) CKT-1 @MERTA(RS) AT BIKANER-MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK & TESTING OF BAY EQUIPMENTS	22/Feb/2025	08:00	22/Feb/2025	18:00		PLANNED	Requested	
885	RQ206452	OCC_227	slcdcrs_sd	BAY	40252B MAIN BAY - 400 KV BIKANER-MERTA (RS) CKT-1 AT BIKANER	RRVPNL	D	QUARTERLY MAINT.WORK & TESTING OF BAY EQUIPMENTS	21/Feb/2025	08:00	21/Feb/2025	18:00		PLANNED	Requested	
886	RQ206458	OCC_227	slcdcrs_sd	BAY	401052D MAIN BAY - 400KV PHAGI-AJMER (RS) CKT-1 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	19/Feb/2025	08:00	19/Feb/2025	18:00		PLANNED	Requested	
887	RQ206455	OCC_227	slcdcrs_sd	BAY	411 TIE BAY - 400KV PHAGI-AJMER (RS) CKT-2 AND FUTURE AT AJMER(RS)	RRVPNL	D	Half Yearly maintenance work	19/Feb/2025	08:00	19/Feb/2025	18:00		PLANNED	Requested	
888	RQ206448	OCC_227	slcdcrs_sd	BAY	40552T TIE BAY - 400 KV MERTA-RATANGARH (RS) CKT-1 AND 400/220 KV 315 MVA ICT 2 AT MERTA(RS) AT 400 KV MERTA(RS)	RRVPNL	C	QUARTERLY MAINT.WORK & TESTING OF BAY EQUIPMENTS	17/Feb/2025	08:00	19/Feb/2025	18:00		PLANNED	Requested	
889	RQ206449	OCC_227	slcdcrs_sd	BAY	40652T TIE BAY - 400 KV MERTA-HEERAPURA (RS) CKT-1 AND 125 MVAR BUS REACTOR NO 1 AT 400KV MERTA(RS) AT 400 KV MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK & TESTING OF BAY EQUIPMENTS	14/Feb/2025	08:00	14/Feb/2025	18:00		PLANNED	Requested	
890	RQ206450	OCC_227	slcdcrs_sd	BAY	40652A MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK & TESTING OF BAY EQUIPMENTS	13/Feb/2025	08:00	13/Feb/2025	18:00		PLANNED	Requested	
891	RQ206457	OCC_227	slcdcrs_sd	BAY	40852C MAIN BAY - 400KV PHAGI-HEERAPURA (RS) CKT-1 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	12/Feb/2025	08:00	12/Feb/2025	18:00		PLANNED	Requested	
892	RQ206451	OCC_227	slcdcrs_sd	BAY	40652B MAIN BAY - 400 KV MERTA-HEERAPURA (RS) CKT-1 AT MERTA	RRVPNL	D	QUARTERLY MAINT.WORK & TESTING OF BAY EQUIPMENTS	11/Feb/2025	08:00	11/Feb/2025	18:00		PLANNED	Requested	
893	RQ206456	OCC_227	slcdcrs_sd	BAY	40852T TIE BAY - 400KV PHAGI-HEERAPURA (RS) CKT-1 AND 400KV PHAGI-AJMER (RS) CKT-2 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	07/Feb/2025	08:00	07/Feb/2025	18:00		PLANNED	Requested	
894	RQ206286	OCC_227	cpcc1_sd	BAY	40152T TIE BAY - 400KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1 AND 125 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)	RRVPNL	D	FOR AMP WORK	05/Feb/2025	08:00	05/Feb/2025	18:00		PLANNED	Requested	
895	RQ206285	OCC_227	cpcc1_sd	BAY	40152A MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)	RRVPNL	D	FOR AMP WORK	04/Feb/2025	08:00	04/Feb/2025	18:00		PLANNED	Requested	
896	RQ206459	OCC_227	slcdcrs_sd	BAY	40752D MAIN BAY - 400KV PHAGI-HEERAPURA (RS) CKT-2 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	03/Feb/2025	08:00	03/Feb/2025	18:00		PLANNED	Requested	

897	RQ206283	OCC_227	cpcc1_sd	BAY	40252T TIE BAY - 400KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-2 AND 50 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)	RRVPNL	D	FOR AMP WORK	02/Feb/2025	08:00	02/Feb/2025	18:00		PLANNED	Requested	
898	RQ206282	OCC_227	cpcc1_sd	BAY	40252A MAIN BAY - 50 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)	RRVPNL	D	FOR AMP WORK	01/Feb/2025	08:00	01/Feb/2025	18:00		PLANNED	Requested	
899	RQ206620	OCC_227	bbmb_sd	BAY	407 TIE BAY - 400KV PANCHKULA(PG)-PANIPAT(BB) (BB) CKT-1 AND 400KV DADR(NT)-PANIPAT(BB) (PG) CKT-2 AT PANIPAT(BB)	BBMB	D	Yearly Mtc.	20/Feb/2025	08:00	20/Feb/2025	18:00		PLANNED	Requested	
900	RQ206618	OCC_227	bbmb_sd	BAY	X2 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT PANIPAT(BB) (BBMB)	BBMB	D	Yearly Mtc.	17/Feb/2025	08:00	17/Feb/2025	18:00		PLANNED	Requested	
901	RQ206623	OCC_227	bbmb_sd	BAY	401 MAIN BAY - 400KV PANCHKULA(PG)-PANIPAT(BB) (BB) CKT-1 AT PANIPAT(BB)	BBMB	D	Yearly Mtc.	14/Feb/2025	08:00	14/Feb/2025	18:00		PLANNED	Requested	
902	RQ206961	OCC_227	ntpcos_sd	BAY	405 TIE BAY - 400 KV KOLDAM(NT)-ROPAR(PSTCL) (PKTCL) CKT-1 (PSTCL) AND 400/220 KV 500 MVA ICT 2 AT ROPAR(PSTCL) AT 400 KV ROPAR(PSTCL) (PSTCL)	PSTCL	C	tie breaker OH	20/Feb/2025	08:00	28/Feb/2025	18:00		PLANNED	Requested	
903	RQ205916	OCC_227	sldcps_sd	BAY	404 MAIN BAY - 400KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-1 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of clamp and connectors of bay 404 and cleaning of CR panel and BMK of CT,CB related with associated bay	15/Feb/2025	08:00	15/Feb/2025	18:00		PLANNED	Requested	
904	RQ205915	OCC_227	sldcps_sd	BAY	414 TIE BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV MAKHU(PS) AND FUTURE	PSTCL	D	Nut bolt tightening of clamp and connectors of bay 414 and cleaning of CR panel and BMK of CT,CB related with associated bay	14/Feb/2025	08:00	14/Feb/2025	18:00		PLANNED	Requested	
905	RQ205914	OCC_227	sldcps_sd	BAY	403 MAIN BAY - 400KV MUKTSAR-MAKHU (PS) CKT-1 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	07/Feb/2025	08:00	07/Feb/2025	18:00		PLANNED	Requested	
906	RQ205913	OCC_227	sldcps_sd	BAY	402 TIE BAY - 400KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-1 AND 400KV MUKTSAR-MAKHU (PS) CKT-1 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	05/Feb/2025	08:00	05/Feb/2025	18:00		PLANNED	Requested	
907	RQ205912	OCC_227	sldcps_sd	BAY	401 MAIN BAY - 400KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-1 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	03/Feb/2025	08:00	03/Feb/2025	18:00		PLANNED	Requested	
908	RQ206076	OCC_227	ntpcos_sd	BAY	438 MAIN BAY - 400/11 KV 80 MVA ST 6 AT RIHAND(NT) (NTPC)	NTPC	C	Overhauling of 400KV breaker through OEM is due. PO is expiring soon.	17/Feb/2025	08:00	28/Feb/2025	18:00	Overhauling of 400KV breaker through OEM is due. PO is expiring soon.	PLANNED	Requested	
909	RQ206059	OCC_227	ntpcos_sd	BAY	440 MAIN BAY - 400/11 KV 600 MVA GT 6 AT RIHAND(NT) (NTPC)	NTPC	C	Overhauling of 400KV breaker through OEM is due. PO is expiring soon.	11/Feb/2025	08:00	17/Feb/2025	18:00	Overhauling of 400KV breaker through OEM is due. PO is expiring soon.	PLANNED	Requested	
910	RQ206058	OCC_227	ntpcos_sd	BAY	439 TIE BAY - 400/11 KV 600 MVA GT 6 AT RIHAND(NT) (NTPC) AND 400/11 KV 80 MVA ST 6 AT RIHAND(NT) AT 400 KV RIHAND(NT) (NTPC)	NTPC	C	Overhauling of 400KV breaker through OEM is due. PO is expiring soon.	01/Feb/2025	08:00	10/Feb/2025	18:00	Overhauling of 400KV breaker through OEM is due. PO is expiring soon.	PLANNED	Requested	

911	RQ205621	OCC_227	jhakri_sd	BAY	403 BUS COUPLER BAY - 400KV BUS 1 AT NATHPA JHAKRI(SJ) AND 400KV BUS 2 AT NATHPA JHAKRI(SJ)		D	Shutdown on 400KV Double Bus Bar System (Busbar-1, Busbar-2 and Bus Coupler) including Shutdown on all Generating Units (i.e. U#01 to U#06) for installing interface between Old GIS (B142 Model) and New GIS (T155-3) at the Common point of all three phases and performing HV Test on all Three phases of Unit#06. During Shutdown Busbar-3, Busbar-4, 25MVA Station Transformer bay, 80MVAR Bus Reactor bay and all 400KV Lines (NJ-KW-I&II, NJ-Gumma-I&II and NJ-Rampur-I&II) originating from NJHPS will remain in charged condition.	10/Feb/2025	09:00	18/Feb/2025	17:00	Retrofitting of 400KV GT Circuit Breaker of Unit#06.	PLANNED	Requested	
912	RQ206690	OCC_227	rampur_sd	BAY	MBC BUS COUPLER BAY - 400KV BUS 1 AT RAMPUR HEP(SJ) AND 400KV BUS 2 AT RAMPUR HEP(SJ)	SIVNL	D	Shutdown on 400KV Double Bus Bar System (Busbar-1, Busbar-2 & Bus Coupler) including Shutdown on all Generating Units (i.e. U#01 to U#06) & 80 MVAR Bus Reactor for inspection of isolator & earth switch alignment & testing of interlocks, inspection of SF 6 Gas Compartment G1, G2 & G9.	05/Feb/2025	09:00	08/Feb/2025	18:00	Annual Planned Maintenance.	PLANNED	Requested	
913	RQ206689	OCC_227	rampur_sd	BAY	413 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV RAMPUR HEP(SJ)	SIVNL	D	Shutdown on 400KV Double Bus Bar System (Busbar-1, Busbar-2 & Bus Coupler) including Shutdown on all Generating Units (i.e. U#01 to U#06) & 80 MVAR Bus Reactor for inspection of isolator & earth switch alignment & testing of interlocks, inspection of SF 6 Gas Compartment G1, G2 & G9.	05/Feb/2025	09:00	08/Feb/2025	18:00	Annual Planned Maintenance	PLANNED	Requested	
914	RQ205620	OCC_227	jhakri_sd	BAY	403 BUS COUPLER BAY - 400KV BUS 1 AT NATHPA JHAKRI(SJ) AND 400KV BUS 2 AT NATHPA JHAKRI(SJ)	SIVNL	D	Shutdown on 400KV Double Bus Bar System (Busbar-1, Busbar-2 and Bus Coupler) including Shutdown on all Generating Units (i.e. U#01 to U#06) for installing interface between Old GIS (B142 Model) and New GIS (T155-3) at the Common point of all three phases and performing HV Test on all Three phases of Unit#05. During Shutdown Busbar-3, Busbar-4, 25MVA Station Transformer bay, 80MVAR Bus Reactor bay and all 400KV Lines (NJ-KW-I&II, NJ-Gumma-I&II and NJ-Rampur-I&II) originating from NJHPS will remain in charged condition.	01/Feb/2025	09:00	08/Feb/2025	17:00	Retrofitting of 400KV GT Circuit Breaker of Unit#05.	PLANNED	Requested	
915	RQ206446	OCC_227	stuup_sd	BAY	407 BUS COUPLER BAY - 400KV BUS 1 AT ANPARA(LUP) (UPPTCL) AND 400KV BUS 2 AT ANPARA(LUP) AT 400 KV ANPARA(LUP) (UPPTCL)	UPPTCL	C	For changing DC supply to relay and panel for commissioning of New DCDB	08/Feb/2025	09:00	08/Feb/2025	18:00		PLANNED	Requested	
916	RQ206766	OCC_227	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT LUCKNOW 1(PG)	POWERGRID	D	FOR LBB RELAY RETROFITMENT WORK	28/Feb/2025	10:00	28/Feb/2025	18:00		PLANNED	Requested	
917	RQ206767	OCC_227	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT LUCKNOW 1(PG)	POWERGRID	D	FOR LBB RELAY RETROFITMENT WORK	25/Feb/2025	10:00	25/Feb/2025	18:00		PLANNED	Requested	
918	RQ206734	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAHARANIBAGH(P G)	POWERGRID	D	To do the Insulation coating on 33kv of ICT-1 conductors & clamp/connectors	25/Feb/2025	08:00	25/Feb/2025	18:00		PLANNED	Requested	
919	RQ206735	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAHARANIBAGH(P G)	POWERGRID	D	To arrest the oil leakage from R-Ph IV side from cable end box flange	24/Feb/2025	08:00	24/Feb/2025	18:00		PLANNED	Requested	
920	RQ206966	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KANKROLI(PG)	POWERGRID	D	For insulation coating on tertiary terminals	22/Feb/2025	08:00	22/Feb/2025	18:00		PLANNED	Requested	
921	RQ206965	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT KANKROLI(PG)	POWERGRID	D	For insulation coating on tertiary terminals	21/Feb/2025	08:00	21/Feb/2025	18:00		PLANNED	Requested	
922	RQ206733	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MAHARANIBAGH(P G)	POWERGRID	D	To replace the cable conservator tank	20/Feb/2025	08:00	20/Feb/2025	18:00		PLANNED	Requested	
923	RQ206964	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANKROLI(PG)	POWERGRID	D	For insulation coating on tertiary terminals	20/Feb/2025	08:00	20/Feb/2025	18:00		PLANNED	Requested	
924	RQ206659	OCC_227	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NALLAGARH(PG)	POWERGRID	D	FOR AMP WORK	19/Feb/2025	09:00	19/Feb/2025	18:00	kindly approve	PLANNED	Requested	
925	RQ206763	OCC_227	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KANPUR(PG)	POWERGRID	D	AMP Work	14/Feb/2025	08:00	14/Feb/2025	18:00		PLANNED	Requested	

926	RQ206801	OCC_227	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PANCHKULA(PG)	POWERGRID	C	Overhauling of OLTC	11/Feb/2025	09:30	12/Feb/2025	18:00	kindly approve	PLANNED	Requested	
927	RQ206762	OCC_227	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SOHAWAL(PG)	POWERGRID	D	Relay Testing and Protection Scheme Implementation	11/Feb/2025	09:00	11/Feb/2025	17:00		PLANNED	Requested	
928	RQ206802	OCC_227	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT PATIALA(PG)	POWERGRID	C	For ICT Inspection due to rising DGA and recommended by DGA Committee	10/Feb/2025	09:00	15/Feb/2025	18:00	kindly approve	PLANNED	Requested	
929	RQ206380	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HISSAR(PG)	POWERGRID	C	FOR RETROFITMENT OF ISOLATOR IN XMER BAY ,MAIN BAY & TIE BAY AT POWERGRID HISSAR SS END IN ADD CAP 19-24 BLOCK	10/Feb/2025	08:00	18/Feb/2025	18:00		PLANNED	Requested	
930	RQ205546	OCC_227	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT GORAKHPUR(PG)	POWERGRID	C	* SHUT DOWN FOR MAINTENANCE AND BHUSHING TESTING.	07/Feb/2025	10:00	07/Feb/2025	17:00		PLANNED	Requested	
931	RQ206800	OCC_227	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT PANCHKULA(PG)	POWERGRID	C	Overhauling of OLTC	04/Feb/2025	09:30	06/Feb/2025	18:00	kindly approve	PLANNED	Requested	
932	RQ206755	OCC_227	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT JALUJIVI (PG)	POWERGRID	D	For application of insulation coating on jumper	04/Feb/2025	09:00	04/Feb/2025	18:00		PLANNED	Requested	
933	RQ206754	OCC_227	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JALUJIVI (PG)	POWERGRID	D	For application of insulation coating on jumper	03/Feb/2025	09:00	03/Feb/2025	18:00		PLANNED	Requested	
934	RQ206381	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HISSAR(PG)	POWERGRID	C	FOR RETROFITMENT OF ISOLATOR IN XMER BAY ,MAIN BAY & TIE BAY AT POWERGRID HISSAR SS END IN ADD CAP 19-24 BLOCK	01/Feb/2025	08:00	09/Feb/2025	18:00		PLANNED	Requested	
935	RQ205478	OCC_227	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MOHANLALGANJ (PGYTL)	PGYTL	D	AMP of ICT	28/Feb/2025	09:00	28/Feb/2025	17:30		PLANNED	Requested	
936	RQ206432	OCC_227	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MOHANLALGANJ (PGYTL)	PGYTL	D	AMP of ICT	10/Feb/2025	09:00	10/Feb/2025	17:30		PLANNED	Requested	
937	RQ205479	OCC_227	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MOHANLALGANJ (PGYTL)	PGYTL	D	AMP of ICT	01/Feb/2025	09:00	01/Feb/2025	17:30		PLANNED	Requested	
938	RQ206431	OCC_227	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MOHANLALGANJ (PGYTL)	PGYTL	D	AMP of ICT	01/Feb/2025	09:00	01/Feb/2025	17:30		PLANNED	Requested	
939	RQ205500	OCC_227	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DASNA(UP)	UPPTCL	C	Annual Testing & Maintenance	28/Feb/2025	09:00	28/Feb/2025	11:00		PLANNED	Requested	
940	RQ205442	OCC_227	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT SULTANPUR(UP)	UPPTCL	C	* For Preventive Maintenance of ICT	27/Feb/2025	10:00	27/Feb/2025	17:00		PLANNED	Requested	
941	RQ205499	OCC_227	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DASNA(UP)	UPPTCL	C	Annual Testing & Maintenance	27/Feb/2025	09:00	27/Feb/2025	11:00		PLANNED	Requested	
942	RQ205498	OCC_227	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT ATAUUR(UP)	UPPTCL	C	Annual Testing & Maintenance	25/Feb/2025	09:00	25/Feb/2025	11:00		PLANNED	Requested	
943	RQ205454	OCC_227	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SULTANPUR(UP)	UPPTCL	C	* For Preventive Maintenance of ICT	24/Feb/2025	10:00	24/Feb/2025	17:00		PLANNED	Requested	
944	RQ205497	OCC_227	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT ATAUUR(UP)	UPPTCL	C	Annual Testing & Maintenance	24/Feb/2025	09:00	24/Feb/2025	11:00		PLANNED	Requested	
945	RQ205458	OCC_227	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PANKI(UP)	UPPTCL	C	* SHUTDOWN OF 315 MVA ICT-II FOR STRINGING OF 220KV JACK BUS TWIN MOOSE >X CONDUCTOR OF 315 MVA ICT-II	23/Feb/2025	10:00	28/Feb/2025	17:00		PLANNED	Requested	
946	RQ205445	OCC_227	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT AZAMGARH(UP)	UPPTCL	C	* 500 MVA ICT-II Shutdown is required for tan delta testing of 500 MVA >X ICT-II.	22/Feb/2025	10:00	22/Feb/2025	17:00		PLANNED	Requested	
947	RQ205449	OCC_227	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT UNNAO(UP)	UPPTCL	C	* The shutdown is required for overhauling of OLTC Diverter switch and >X maintenance work. The load will be fed from 500MVA IC	21/Feb/2025	09:00	27/Feb/2025	18:00		PLANNED	Requested	
948	RQ205456	OCC_227	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SULTANPUR(UP)	UPPTCL	C	* For Preventive Maintenance of ICT	20/Feb/2025	10:00	20/Feb/2025	17:00		PLANNED	Requested	
949	RQ205443	OCC_227	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MATHURA(UP)	UPPTCL	D	* for Annual Maintenance and Testing works	20/Feb/2025	09:30	21/Feb/2025	20:00		PLANNED	Requested	
950	RQ205502	OCC_227	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT HAPUR(UP)	UPPTCL	C	Annual Testing & Maintenance	18/Feb/2025	10:00	18/Feb/2025	12:00		PLANNED	Requested	
951	RQ205441	OCC_227	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MATHURA(UP)	UPPTCL	D	* for Annual Maintenance and Testing works	17/Feb/2025	09:30	18/Feb/2025	20:00		PLANNED	Requested	
952	RQ205459	OCC_227	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT PANKI(UP)	UPPTCL	C	* SHUTDOWN OF 500MVA ICT-I FOR STRINGING OF 220KV JACK BUS TWIN MOOSE >X CONDUCTOR OF 500MVA ICT-I	16/Feb/2025	10:00	22/Feb/2025	17:00		PLANNED	Requested	
953	RQ205548	OCC_227	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT GR.NOIDA(UPC)	UPPTCL	C	* Routine testing will be done of mentioned ICT by T(>&<)->C team during >X this shutdown period	15/Feb/2025	10:30	15/Feb/2025	15:00		PLANNED	Requested	
954	RQ205466	OCC_227	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAREILLY(UP)	UPPTCL	C	* 400 KV C.B. Overhauling and other Preventive Maintenance works. No >X supply affected, maintained through 315 MVA ICT I and	15/Feb/2025	10:00	21/Feb/2025	17:00		PLANNED	Requested	

955	RQ205495	OCC_227	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 1 AT NEHTAUR(UP)	UPPTCL	C	As instructed by SLDC, SPS logic has to be implemented and verified. Hence the shutdown of 3 x 200 MVA, 400/132 kv ICT's is required simultaneously to implement the same	15/Feb/2025	09:00	15/Feb/2025	13:00			PLANNED	Requested	
956	RQ205496	OCC_227	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 3 AT NEHTAUR(UP)	UPPTCL	C	As instructed by SLDC, SPS logic has to be implemented and verified. Hence the shutdown of 3 x 200 MVA, 400/132 kv ICT's is required simultaneously to implement the same	15/Feb/2025	09:00	15/Feb/2025	13:00			PLANNED	Requested	
957	RQ205494	OCC_227	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 2 AT NEHTAUR(UP)	UPPTCL	C	As instructed by SLDC, SPS logic has to be implemented and verified. Hence the shutdown of 3 x 200 MVA, 400/132 kv ICT's is required simultaneously to implement the same	15/Feb/2025	09:00	15/Feb/2025	13:00			PLANNED	Requested	
958	RQ205452	OCC_227	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT LUCKNOW(UP)	UPPTCL	C	* Planned shutdown required on continuous basis from Dt. 14.02.25 to >X 15.02.2025(Time 09:00-19:00Hrs) for Overhauling of OLTC/	14/Feb/2025	09:00	15/Feb/2025	19:00			PLANNED	Requested	
959	RQ205453	OCC_227	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT LUCKNOW(UP)	UPPTCL	C	* Planned shutdown required for Protection testing and other Maintenance >X of 500MVA ICT-ist. During shutdown period supply no	12/Feb/2025	09:00	12/Feb/2025	18:00			PLANNED	Requested	
960	RQ205461	OCC_227	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GR.NOIDA(UPC)	UPPTCL	C	* Routine testing will be done by T->&->C Team of mentioned ICT during >X this shutdown period	11/Feb/2025	10:30	11/Feb/2025	15:00			PLANNED	Requested	
961	RQ205440	OCC_227	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MATHURA(UP)	UPPTCL	D	* For Annual Maintenance and Testing works	11/Feb/2025	09:30	12/Feb/2025	20:00			PLANNED	Requested	
962	RQ205477	OCC_227	stuup_sd	TRANSFORMER	400/132 KV 100 MVA ICT 1 AT ANPARA(UP)	UPPTCL	C	For bay maintenance ,Attending oil leakage of Transformer, For changing DC supply to relay and panel for commissioning of New DCDB, Maintenance of pantograph isolator	11/Feb/2025	09:00	14/Feb/2025	18:00			PLANNED	Requested	
963	RQ205493	OCC_227	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT SIKANDRABAD(UP)	UPPTCL	C	Annual Testing & Maintenance	10/Feb/2025	10:00	10/Feb/2025	12:00			PLANNED	Requested	
964	RQ205450	OCC_227	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT UNNAO(UP)	UPPTCL	C	* The shutdown is required for overhauling of OLTC Diverter switch and >X retrofitting work of 220KV Isolators. The load will b	10/Feb/2025	09:00	20/Feb/2025	18:00			PLANNED	Requested	
965	RQ205470	OCC_227	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAREILLY(UP)	UPPTCL	C	* FOR TESTING OF NEWLY COMMISSIONED 220KV BUS BAR PROTECTION PANEL. SUPPLY >X OF ALL 220KV FEEDERS AFFECTED DURING THIS PERIOD.	09/Feb/2025	10:00	09/Feb/2025	13:00			PLANNED	Requested	
966	RQ205472	OCC_227	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BAREILLY(UP)	UPPTCL	C	* FOR TESTING OF NEWLY COMMISSIONED 220KV BUS BAR PROTECTION PANEL. SUPPLY >X OF ALL 220KV FEEDERS AFFECTED DURING THIS PERIOD.	09/Feb/2025	10:00	09/Feb/2025	13:00			PLANNED	Requested	
967	RQ205471	OCC_227	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAREILLY(UP)	UPPTCL	C	* FOR TESTING OF NEWLY COMMISSIONED 220KV BUS BAR PROTECTION PANEL. SUPPLY >X OF ALL 220KV FEEDERS AFFECTED DURING THIS PERIOD.	09/Feb/2025	10:00	09/Feb/2025	13:00			PLANNED	Requested	
968	RQ206054	OCC_227	stuup_sd	TRANSFORMER	400/11 KV 100 MVA ST 1 AT HARDUJAGANI (UP)	UPPTCL	C	For routine testing of transformer	09/Feb/2025	08:00	11/Feb/2025	18:00			PLANNED	Requested	
969	RQ205492	OCC_227	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT SIKANDRABAD(UP)	UPPTCL	C	Annual Testing & Maintenance	08/Feb/2025	10:00	08/Feb/2025	12:00			PLANNED	Requested	
970	RQ205468	OCC_227	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BAREILLY(UP)	UPPTCL	C	* 400 KV C.B. Overhauling and other Preventive Maintenance works. No >X supply affected, maintained through 315 MVA ICT 1 and	08/Feb/2025	10:00	14/Feb/2025	17:00			PLANNED	Requested	
971	RQ206072	OCC_227	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT SARNATH(UP)	UPPTCL	D	for routine testing of relay, Ten delta testing of bushing & CTs	08/Feb/2025	09:00	08/Feb/2025	18:00			PLANNED	Requested	
972	RQ205547	OCC_227	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GR.NOIDA(UPC)	UPPTCL	C	* Routine testing will be done by T->&->C team of mentioned ICT during >X this shutdown period	07/Feb/2025	10:30	07/Feb/2025	15:00			PLANNED	Requested	
973	RQ205475	OCC_227	stuup_sd	TRANSFORMER	400/132 KV 100 MVA ICT 3 AT ANPARA(UP)	UPPTCL	C	For changing DC supply to relay and panel for commissioning of New DCDB	07/Feb/2025	09:00	07/Feb/2025	18:00			PLANNED	Requested	
974	RQ206070	OCC_227	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SARNATH(UP)	UPPTCL	D	for routine testing of relay, Ten delta testing of bushing & CTs	07/Feb/2025	09:00	07/Feb/2025	18:00			PLANNED	Requested	
975	RQ205491	OCC_227	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GR.NOIDA(UPC)	UPPTCL	C	Annual Testing & Maintenance	06/Feb/2025	10:30	06/Feb/2025	12:30			PLANNED	Requested	
976	RQ205444	OCC_227	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT GORAKHPUR(UP)	UPPTCL	C	* SHUT DOWN FOR MAINTENANCE OF BAY AND BUSHING TESTING	06/Feb/2025	10:00	06/Feb/2025	16:00			PLANNED	Requested	
977	RQ205476	OCC_227	stuup_sd	TRANSFORMER	400/132 KV 100 MVA ICT 2 AT ANPARA(UP)	UPPTCL	C	For changing DC supply to relay and panel for commissioning of New DCDB	06/Feb/2025	09:00	06/Feb/2025	18:00			PLANNED	Requested	

978	RQ206073	OCC_227	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SARNATH(UP)	UPPTCL	D	for routine testing of relay, Ten delta testing of bushing & Cts	06/Feb/2025	09:00	06/Feb/2025	18:00		PLANNED	Requested	
979	RQ205490	OCC_227	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GR.NOIDA(UPC)	UPPTCL	C	Annual Testing & Maintenance	05/Feb/2025	11:00	05/Feb/2025	13:00		PLANNED	Requested	
980	RQ206071	OCC_227	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT SARNATH(UP)	UPPTCL	D	for routine testing of relay, Ten delta testing of bushing & Cts	05/Feb/2025	09:00	05/Feb/2025	18:00		PLANNED	Requested	
981	RQ205455	OCC_227	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 2 AT SULTANPUR(UP)	UPPTCL	C	* For Preventive Maintenance of ICT	04/Feb/2025	10:00	04/Feb/2025	17:00		PLANNED	Requested	
982	RQ205446	OCC_227	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT AZAMGARH(UP)	UPPTCL	C	* Shutdown is required for time test of circuit breaker (220 KV Side) and >X bay maintenance work.	04/Feb/2025	10:00	04/Feb/2025	17:00		PLANNED	Requested	
983	RQ205467	OCC_227	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAREILLY(UP)	UPPTCL	C	* REPLACEMENT OF 400KV PANTAGRAPH ISOLATOR(R,Y,B) OF BUS-2 >X <->REPLACEMENT OF 33KV TIRTIARY BUSHING(R-P) WITH OTHER PREVE	03/Feb/2025	10:00	07/Feb/2025	17:00		PLANNED	Requested	
984	RQ205439	OCC_227	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT UNNAO(UP)	UPPTCL	C	* The shutdown is required for 400KV Side CB Replacement work of 500MVA >X ICT2, the load will be fed from 315MVA ICT 1<-><->3	01/Feb/2025	09:00	10/Feb/2025	17:00		PLANNED	Requested	
985	RQ205906	OCC_227	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MUKTSAR(PS)	PSCTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	28/Feb/2025	08:00	28/Feb/2025	18:00		PLANNED	Requested	
986	RQ205905	OCC_227	slcdps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NAKODAR(PGS)	PSCTCL	D	Periodic Maintenance	24/Feb/2025	08:00	24/Feb/2025	18:00		PLANNED	Requested	
987	RQ205674	OCC_227	slcdps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MUKTSAR(PS)	PSCTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	21/Feb/2025	08:00	21/Feb/2025	18:00		PLANNED	Requested	
988	RQ205673	OCC_227	slcdps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MUKTSAR(PS)	PSCTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	14/Feb/2025	08:00	14/Feb/2025	18:00		PLANNED	Requested	
989	RQ205672	OCC_227	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAKHUJ(PS)	PSCTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes, BMK, CTR Panel and C&R Panels	13/Feb/2025	08:00	13/Feb/2025	18:00		PLANNED	Requested	
990	RQ205671	OCC_227	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT NAKODAR(PGS)	PSCTCL	D	Periodic Maintenance	10/Feb/2025	08:00	10/Feb/2025	18:00		PLANNED	Requested	
991	RQ205668	OCC_227	slcdps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAKHUJ(PS)	PSCTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes, BMK, CTR Panel and C&R Panels	07/Feb/2025	08:00	07/Feb/2025	18:00		PLANNED	Requested	
992	RQ205645	OCC_227	slcdps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAKHUJ(PS)	PSCTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes, BMK, CTR Panel and C&R Panels	03/Feb/2025	08:00	03/Feb/2025	18:00		PLANNED	Requested	
993	RQ206212	OCC_227	slcdcs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT AJMER(RS)	RRVPNL	D	Half Yearly maintenance work of 400/220 kv, 315 MVA ICT-III	27/Feb/2025	08:00	27/Feb/2025	18:00		PLANNED	Requested	
994	RQ206223	OCC_227	slcdcs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BABAI(RS)	RRVPNL	D	Quarterly maintenance and testing of equipments	21/Feb/2025	08:00	21/Feb/2025	18:00		PLANNED	Requested	
995	RQ206221	OCC_227	slcdcs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BARMER(RS)	RRVPNL	D	Maintenance along with testing of Bay equipments	17/Feb/2025	08:00	17/Feb/2025	18:00		PLANNED	Requested	
996	RQ206215	OCC_227	slcdcs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BARMER(RS)	RRVPNL	D	Maintenance along with testing of Bay equipments	14/Feb/2025	08:00	14/Feb/2025	18:00		PLANNED	Requested	
997	RQ206218	OCC_227	slcdcs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT JODHPUR(RS)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	14/Feb/2025	08:00	14/Feb/2025	18:00		PLANNED	Requested	
998	RQ206209	OCC_227	slcdcs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BABAI(RS)	RRVPNL	D	Quarterly maintenance and testing of equipments	14/Feb/2025	08:00	14/Feb/2025	18:00		PLANNED	Requested	
999	RQ206211	OCC_227	slcdcs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JODHPUR(RS)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	12/Feb/2025	08:00	12/Feb/2025	18:00		PLANNED	Requested	
1000	RQ206222	OCC_227	slcdcs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MERTA(RS)	RRVPNL	D	QUARTERLY MAINT WORK, SFRA TEST & TAN DELTA TEST	06/Feb/2025	08:00	07/Feb/2025	18:00		PLANNED	Requested	
1001	RQ206208	OCC_227	slcdcs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MERTA(RS)	RRVPNL	D	QUARTERLY MAINT WORK, SFRA TEST & TAN DELTA TEST	04/Feb/2025	08:00	05/Feb/2025	18:00		PLANNED	Requested	
1002	RQ206002	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MANDOLA(PG)		D	For AMP work	26/Feb/2025	08:00	26/Feb/2025	18:00	For AMP work	PLANNED	Requested	
1003	RQ205990	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KOTPUTLI(PG)		D	ICT-2 AMP WORK	25/Feb/2025	09:00	25/Feb/2025	20:00		PLANNED	Requested	
1004	RQ206495	OCC_227	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MOGA(PG)		D	AMP Work	24/Feb/2025	09:00	24/Feb/2025	18:00	Kindly approve.	PLANNED	Requested	
1005	RQ205989	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KOTPUTLI(PG)		D	ICT-1 AMP Work	24/Feb/2025	09:00	24/Feb/2025	20:00		PLANNED	Requested	
1006	RQ205940	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FATEHGARH_II(PG)		D	For erection work of bay extension of 400kv/220kv ICT 11 Dia at Fatehgarh 2 RS INFRA	23/Feb/2025	17:00	24/Feb/2025	23:00		PLANNED	Requested	
1007	RQ205928	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT BHADLA_2 (PG)		D	AMP of ICT, CSD Fine Tuning, Attending COE Audit Points	23/Feb/2025	17:00	24/Feb/2025	23:00		PLANNED	Requested	
1008	RQ205944	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT FATEHGARH_II(PG)		D	For RTCC commissioning & CoE Compliances, AMP of ICT	23/Feb/2025	17:00	24/Feb/2025	23:00		PLANNED	Requested	
1009	RQ206496	OCC_227	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MOGA(PG)		D	AMP Work	23/Feb/2025	09:00	23/Feb/2025	18:00	Kindly approve.	PLANNED	Requested	

1010	RQ205993	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BASSI(PG)		D	400KV Busbar Relay Retrofitment work.	23/Feb/2025	09:00	24/Feb/2025	18:00			PLANNED	Requested	
1011	RQ205927	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT BHADLA_2 (PG)		D	AMP of ICT, CSD Fine Tuning, Attending COE Audit Points	21/Feb/2025	17:00	22/Feb/2025	23:00			PLANNED	Requested	
1012	RQ205943	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT FATEHGARH_II(PG)		D	For RTCC commissioning & CoE Compliances, AMP of ICT	21/Feb/2025	17:00	22/Feb/2025	23:00			PLANNED	Requested	
1013	RQ205939	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 9 AT FATEHGARH_II(PG)		D	For RTCC commissioning & CoE Compliances, AMP of ICT	21/Feb/2025	17:00	22/Feb/2025	23:00			PLANNED	Requested	
1014	RQ205981	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT BHADLA(PG)		D	AMP WORK AND COE COMPLIANCE WORK	21/Feb/2025	16:00	21/Feb/2025	23:00			PLANNED	Requested	
1015	RQ205994	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BASSI(PG)		D	400KV Busbar Relay Retrofitment work.	21/Feb/2025	09:00	22/Feb/2025	18:00			PLANNED	Requested	
1016	RQ205980	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT BHADLA(PG)		D	AMP WORK AND COE COMPLIANCE WORK	20/Feb/2025	16:00	20/Feb/2025	23:00			PLANNED	Requested	
1017	RQ206494	OCC_227	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT WAGOORA(PG)		D	For putting ICT-1V phase in service in place of Spare ICT-1/2.	20/Feb/2025	11:00	20/Feb/2025	12:00		Kindly approve.	PLANNED	Requested	
1018	RQ205947	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT HISSAR(PG)		D	For 220 KV Busbar retrofitment work	20/Feb/2025	09:00	20/Feb/2025	20:00			PLANNED	Requested	
1019	RQ205996	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BIKANER_2 (PBTSLS)		D	For Bay Extension works/ construction activities	19/Feb/2025	17:00	26/Feb/2025	23:30			PLANNED	Requested	
1020	RQ205926	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT BHADLA_2 (PG)		D	AMP of ICT, CSD Fine Tuning, Attending COE Audit Points	19/Feb/2025	17:00	20/Feb/2025	23:00			PLANNED	Requested	
1021	RQ205938	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT FATEHGARH_II(PG)		D	For RTCC commissioning & CoE Compliances	19/Feb/2025	17:00	20/Feb/2025	23:00			PLANNED	Requested	
1022	RQ205942	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT FATEHGARH_II(PG)		D	For RTCC commissioning & CoE Compliances, AMP of ICT	19/Feb/2025	17:00	20/Feb/2025	23:00			PLANNED	Requested	
1023	RQ206486	OCC_227	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT AMRITSAR(PG)		D	AMP Work	19/Feb/2025	10:00	19/Feb/2025	18:00		Kindly approve.	PLANNED	Requested	
1024	RQ205959	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BAGHPAT(PG)		D	General AMP of ICT & Relay Testing Work	19/Feb/2025	09:00	19/Feb/2025	18:00			PLANNED	Requested	
1025	RQ205946	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HISSAR(PG)		D	For 220 KV Busbar retrofitment work	18/Feb/2025	09:00	18/Feb/2025	20:00			PLANNED	Requested	
1026	RQ205941	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FATEHGARH_II(PG)		D	For erection work of bay extension of 400KV/220KV ICT 11 Dia at Fatehgarh 2 RS INFRA	17/Feb/2025	17:00	18/Feb/2025	23:00			PLANNED	Requested	
1027	RQ206001	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT BIKANER_2 (PBTSLS)		D	For Bay Extension works/ construction activities	17/Feb/2025	17:00	24/Feb/2025	23:30			PLANNED	Requested	
1028	RQ205925	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BHADLA_2 (PG)		D	AMP of ICT, CSD Fine Tuning, Attending COE Audit Points	17/Feb/2025	17:00	18/Feb/2025	23:00			PLANNED	Requested	
1029	RQ205937	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT FATEHGARH_II(PG)		D	For RTCC commissioning & CoE Compliances	17/Feb/2025	17:00	18/Feb/2025	23:00			PLANNED	Requested	
1030	RQ205958	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BAGHPAT(PG)		C	For SF6 gas leakage arrest work in 220 kv side LA of Y-phase and General AMP	17/Feb/2025	09:00	18/Feb/2025	18:00			PLANNED	Requested	
1031	RQ205976	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ROORKEE(PG)		D	Relay Retrofit work	17/Feb/2025	08:00	17/Feb/2025	18:00		Relay Retrofit	PLANNED	Requested	
1032	RQ205999	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BIKANER_2 (PBTSLS)		D	For Bay Extension works/ construction activities	16/Feb/2025	17:00	23/Feb/2025	23:30			PLANNED	Requested	
1033	RQ205945	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HISSAR(PG)		D	For 220 KV Busbar retrofitment work	16/Feb/2025	09:00	16/Feb/2025	20:00			PLANNED	Requested	
1034	RQ206000	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BIKANER_2 (PBTSLS)		D	For Bay Extension works/ construction activities	15/Feb/2025	17:00	22/Feb/2025	23:30			PLANNED	Requested	
1035	RQ205924	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BHADLA_2 (PG)		D	AMP of ICT, CSD Fine Tuning, Attending COE Audit Points	15/Feb/2025	17:00	16/Feb/2025	23:00			PLANNED	Requested	
1036	RQ205936	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT FATEHGARH_II(PG)		D	For RTCC commissioning & CoE Compliances	15/Feb/2025	17:00	16/Feb/2025	23:00			PLANNED	Requested	
1037	RQ206485	OCC_227	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT AMRITSAR(PG)		D	AMP Work	14/Feb/2025	10:00	14/Feb/2025	18:00		Kindly approve.	PLANNED	Requested	
1038	RQ205967	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BHINMAL(PG)		D	CT oil Sampling	14/Feb/2025	09:00	14/Feb/2025	18:00		220KV side CT Oil Sampling	PLANNED	Requested	
1039	RQ205972	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MANESAR(PG)		D	scheme checking	14/Feb/2025	09:00	14/Feb/2025	18:00		ict-1 along with BAY 401 and 205	PLANNED	Requested	
1040	RQ206006	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MANDOLA(PG)		D	400KV 415 Main Bay Lbb/BUS BAR Relay retrofit and testing work	14/Feb/2025	08:00	14/Feb/2025	18:00		For AMP work	PLANNED	Requested	
1041	RQ205975	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ROORKEE(PG)		D	Relay Retrofit work	14/Feb/2025	08:00	14/Feb/2025	18:00		Relay Retrofit	PLANNED	Requested	
1042	RQ205998	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BIKANER_2 (PBTSLS)		D	For Bay Extension works/ construction activities	13/Feb/2025	17:00	20/Feb/2025	23:30			PLANNED	Requested	

1043	RQ205923	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BHADLA_2 (PG)		D	AMP of ICT, CSD Fine Tuning, Attending COE Audit Points	13/Feb/2025	17:00	14/Feb/2025	23:00		PLANNED	Requested	
1044	RQ205957	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BHIWADI(PG)		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays of its400 KV tie bay(402)and AMP	13/Feb/2025	08:00	13/Feb/2025	13:00		PLANNED	Requested	
1045	RQ206005	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MANDOLA(PG)		D	400KV 412 Main Bay Lbb/BUS BAR Relay retrofit and testing work	13/Feb/2025	08:00	13/Feb/2025	18:00	For AMP work	PLANNED	Requested	
1046	RQ205966	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BHINMAL(PG)		D	AMP Work	12/Feb/2025	09:00	12/Feb/2025	18:00		PLANNED	Requested	
1047	RQ205956	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BHIWADI(PG)		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays of its400 KV tie bay(405)and AMP	12/Feb/2025	08:00	12/Feb/2025	13:00		PLANNED	Requested	
1048	RQ205922	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BHADLA_2 (PG)		D	AMP of ICT, CSD Fine Tuning, Attending COE Audit Points	11/Feb/2025	17:00	12/Feb/2025	23:00		PLANNED	Requested	
1049	RQ206489	OCC_227	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DEHAR(BB)		D	AMP Work	11/Feb/2025	09:00	11/Feb/2025	18:00	Kindly approve.	PLANNED	Requested	
1050	RQ205971	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT KURUKSHETRA(PG)		D	Replacement of OLTC Oil	11/Feb/2025	09:00	11/Feb/2025	14:00	BDV/PPM of OLTC Chamber Oil for all three phases of ICT2 Kurukshetra found below the normative range in the primary as well as confirmatory sample	PLANNED	Requested	
1051	RQ205985	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT MEERUT(PG)		D	AMP Work	11/Feb/2025	08:00	11/Feb/2025	18:00		PLANNED	Requested	
1052	RQ205955	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BHIWADI(PG)		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays of its 220KV Main Bay(201)	11/Feb/2025	08:00	11/Feb/2025	13:00		PLANNED	Requested	
1053	RQ205997	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BIKANER_2 (PBTSL)		D	For Bay Extension works/ construction activities	10/Feb/2025	17:00	17/Feb/2025	23:30		PLANNED	Requested	
1054	RQ205963	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BHINMAL(PG)		D	AMP Work	10/Feb/2025	09:00	10/Feb/2025	18:00		PLANNED	Requested	
1055	RQ205986	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MEERUT(PG)		D	AMP Work	10/Feb/2025	08:00	10/Feb/2025	18:00		PLANNED	Requested	
1056	RQ205921	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA_2 (PG)		D	AMP of ICT, CSD Fine Tuning, Attending COE Audit Points	09/Feb/2025	17:00	10/Feb/2025	23:00		PLANNED	Requested	
1057	RQ206004	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MANDOLA(PG)		D	400KV 413 Main Bay Lbb/BUS BAR Relay retrofit and testing work	09/Feb/2025	08:00	09/Feb/2025	18:00	For AMP work	PLANNED	Requested	
1058	RQ206488	OCC_227	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HAMIRPUR(PG)		D	AMP Work	08/Feb/2025	09:00	08/Feb/2025	18:00	Kindly approve.	PLANNED	Requested	
1059	RQ205984	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MEERUT(PG)		D	AMP Work	08/Feb/2025	08:00	08/Feb/2025	18:00		PLANNED	Requested	
1060	RQ206003	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MANDOLA(PG)		D	400KV 410 Main Bay Lbb/BUS BAR Relay retrofit and testing work	08/Feb/2025	08:00	08/Feb/2025	18:00	400KV 410 Main Bay Lbb/BUS BAR Relay retrofit and testing work	PLANNED	Requested	
1061	RQ206491	OCC_227	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT ABDULLAPUR(PG)		D	AMP Work	07/Feb/2025	09:00	07/Feb/2025	18:00	Kindly approve.	PLANNED	Requested	
1062	RQ206487	OCC_227	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HAMIRPUR(PG)		D	AMP Work	07/Feb/2025	09:00	07/Feb/2025	18:00	Kindly approve.	PLANNED	Requested	
1063	RQ206493	OCC_227	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT WAGOORA(PG)		D	AMP Work	06/Feb/2025	09:00	06/Feb/2025	18:00	Kindly approve.	PLANNED	Requested	
1064	RQ205962	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT JINDI(PG)		D	For RTCC commissioning work	06/Feb/2025	09:00	06/Feb/2025	18:00		PLANNED	Requested	
1065	RQ206482	OCC_227	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT KISHENPUR(PG)		D	AMP Work	05/Feb/2025	09:30	05/Feb/2025	17:00	Kindly approve.	PLANNED	Requested	
1066	RQ205970	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT SAHARANPUR(PG)		D	AMP Work	05/Feb/2025	09:00	05/Feb/2025	18:00		PLANNED	Requested	
1067	RQ205995	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BASSI(PG)		D	400KV Busbar Relay Retrofitment work.	05/Feb/2025	09:00	06/Feb/2025	18:00		PLANNED	Requested	
1068	RQ205961	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT JINDI(PG)		D	For RTCC commissioning work	05/Feb/2025	09:00	05/Feb/2025	18:00		PLANNED	Requested	
1069	RQ206484	OCC_227	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT LUDHIANA(PG)		D	AMP Work	04/Feb/2025	09:00	04/Feb/2025	18:00	Kindly approve.	PLANNED	Requested	
1070	RQ205960	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT JINDI(PG)		D	For RTCC commissioning work	04/Feb/2025	09:00	04/Feb/2025	18:00		PLANNED	Requested	
1071	RQ205952	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BHIWADI(PG)		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays of its400 KV tie bay(408)and AMP	04/Feb/2025	08:00	04/Feb/2025	18:00		PLANNED	Requested	

1072	RQ206481	OCC_227	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KISHENPUR(PG)		D	AMP Work	03/Feb/2025	09:30	03/Feb/2025	17:00	Kindly approve.	PLANNED	Requested	
1073	RQ206483	OCC_227	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT LUDHIANA(PG)		D	AMP Work	03/Feb/2025	09:00	03/Feb/2025	18:00	Kindly approve.	PLANNED	Requested	
1074	RQ206492	OCC_227	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT WAGOORA(PG)		D	AMP Work	03/Feb/2025	09:00	03/Feb/2025	18:00	Kindly approve.	PLANNED	Requested	
1075	RQ205953	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BHIWADI(PG)		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays of its400 KV tie bay(405)and AMP	03/Feb/2025	08:00	03/Feb/2025	18:00		PLANNED	Requested	
1076	RQ205954	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BHIWADI(PG)		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays of its400 KV tie bay(402)and AMP	01/Feb/2025	08:00	01/Feb/2025	18:00		PLANNED	Requested	
1077	RQ206008	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MANDOLA(PG)		D	For 411 Tie Bay LBB relay retrofit and testing work	01/Feb/2025	08:00	01/Feb/2025	18:00	For AMP work	PLANNED	Requested	
1078	RQ206007	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MANDOLA(PG)		D	For 411 Tie Bay LBB relay retrofit and testing work	01/Feb/2025	08:00	01/Feb/2025	18:00	For AMP work	PLANNED	Requested	
1079	RQ206009	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MANDOLA(PG)		D	For 414 Tie Bay LBB relay retrofit and testing work	01/Feb/2025	08:00	01/Feb/2025	18:00	For AMP work	PLANNED	Requested	
1080	RQ206010	OCC_227	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MANDOLA(PG)		D	For 414 Tie Bay LBB relay retrofit and testing work	01/Feb/2025	08:00	01/Feb/2025	18:00	For AMP work	PLANNED	Requested	
1081	RQ205510	OCC_227	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT KIRORI(HV)	HVPNL	D	Preventive maintenance for upcoming summer season	21/Feb/2025	10:00	21/Feb/2025	17:00		PLANNED	Requested	
1082	RQ205437	OCC_227	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DHANODA(HV)	HVPNL	D	To verify PI, POM & Protection signals in SAS	20/Feb/2025	09:00	20/Feb/2025	18:00		PLANNED	Requested	
1083	RQ205511	OCC_227	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KIRORI(HV)	HVPNL	D	Preventive maintenance for upcoming summer season	13/Feb/2025	10:00	13/Feb/2025	17:00		PLANNED	Requested	
1084	RQ205512	OCC_227	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KIRORI(HV)	HVPNL	D	Preventive maintenance for upcoming summer season	06/Feb/2025	10:00	06/Feb/2025	17:00		PLANNED	Requested	
1085	RQ206024	OCC_227	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BADAUNE(UP)	OCBTL	D	For Annual maintenance & Testing of 315MVA ICT-2	21/Feb/2025	10:00	21/Feb/2025	18:00		PLANNED	Requested	
1086	RQ206023	OCC_227	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BADAUNE(UP)	OCBTL	D	For Annual maintenance & Testing of 315MVA ICT-1	14/Feb/2025	10:00	14/Feb/2025	18:00		PLANNED	Requested	
1087	RQ206216	OCC_227	slcdcs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DEEDWANA(MTS)	RRVPNL_ATSL	D	Annual Preventive Maintenance Work	17/Feb/2025	08:00	17/Feb/2025	18:00		PLANNED	Requested	
1088	RQ206210	OCC_227	slcdcs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ALWAR(ATIL)	RRVPNL_ATSL	D	For Annual Maintenance	06/Feb/2025	08:00	06/Feb/2025	18:00		PLANNED	Requested	
1089	RQ206213	OCC_227	slcdcs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ALWAR(ATIL)	RRVPNL_ATSL	D	For Annual Maintenance	05/Feb/2025	08:00	05/Feb/2025	18:00		PLANNED	Requested	
1090	RQ206053	OCC_227	stuup_sd	TRANSFORMER	400/132 KV 100 MVA ST 2 AT HARDUAGANU (UP)	UPRVUNL	C	For routine testing of transformer	12/Feb/2025	08:00	14/Feb/2025	18:00		PLANNED	Requested	
1091	RQ206047	OCC_227	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HARDUAGANU (UP)	UPRVUNL	C	For routine testing of transformer	05/Feb/2025	08:00	08/Feb/2025	18:00		PLANNED	Requested	
1092	RQ206048	OCC_227	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HARDUAGANU (UP)	UPRVUNL	C	For routine testing of transformer	01/Feb/2025	08:00	04/Feb/2025	18:00		PLANNED	Requested	
1093	RQ205535	OCC_227	singrauli_sd	TRANSFORMER	400/132 KV 100 MVA ICT 2 AT SINGRAULI(NT)	NTPC	C	SAS INTEGRATION	10/Feb/2025	08:00	15/Feb/2025	18:00	SHUTDOWN REQUIRED	PLANNED	Requested	
1094	RQ206771	OCC_227	ntpcos_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AURAIYA(NT)	NTPC	C	R&M of 400/220 KV Bus Bar System	07/Feb/2025	08:00	08/Feb/2025	18:00		PLANNED	Requested	
1095	RQ205534	OCC_227	singrauli_sd	TRANSFORMER	400/132 KV 100 MVA ICT 1 AT SINGRAULI(NT)	NTPC	C	SAS INTEGRATION	03/Feb/2025	08:00	08/Feb/2025	18:00	SHUTDOWN REQUIRED	PLANNED	Requested	
1096	RQ206770	OCC_227	ntpcos_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT AURAIYA(NT)	NTPC	C	R&M of 400/220 KV Bus Bar System	03/Feb/2025	08:00	04/Feb/2025	18:00		PLANNED	Requested	
1097	RQ206323	OCC_227	slcdcv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT MUNDKA(DV)	DTL	D	LV testing, NIFPES testing and isolator work	04/Feb/2025	10:00	04/Feb/2025	17:00		PLANNED	Requested	
1098	RQ206322	OCC_227	slcdcv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT MUNDKA(DV)	DTL	D	LV testing, NIFPES testing and isolator work	03/Feb/2025	10:00	03/Feb/2025	17:00		PLANNED	Requested	
1099	RQ206490	OCC_227	cpcc2_sd	TRANSFORMER	220/66 KV 160 MVA ICT 2 AT CHANDIGARH SEC-47 (PG)		D	AMP Work	11/Feb/2025	09:30	11/Feb/2025	18:00	Kindly approve.	PLANNED	Requested	
1100	RQ206411	OCC_227	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAWAIMADHOPUR(RS)-DAUSA(RS) (PG) CKT-1	POWERGRID	D	Quarterly maintenance	28/Feb/2025	10:00	28/Feb/2025	14:00		PLANNED	Requested	
1101	RQ206502	OCC_227	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-SAWAIMADHOPUR(RS) (PG) CKT-1	POWERGRID	D	For Half Yearly Maintenance.	27/Feb/2025	08:00	27/Feb/2025	18:00		PLANNED	Requested	
1102	RQ206416	OCC_227	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LALSOTE(RS)-DAUSA(RS) (PG) CKT-1	POWERGRID	D	Overhauling of Pole of CB & Quarterly Maintenance	27/Feb/2025	08:00	27/Feb/2025	18:00		PLANNED	Requested	

1103	RQ206756	OCC_227	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1	POWERGRID	C	main bus oh	23/Feb/2025	08:00	25/Feb/2025	18:00	to be taken from 23rd to 25 Jan 25. But due to system date constraint, could not be applied for the said date.	PLANNED	Requested	
1104	RQ206420	OCC_227	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-2	POWERGRID	D	Quarterly maintenance	21/Feb/2025	08:00	21/Feb/2025	18:00		PLANNED	Requested	
1105	RQ206419	OCC_227	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-1	POWERGRID	D	Quarterly maintenance	20/Feb/2025	08:00	20/Feb/2025	18:00		PLANNED	Requested	
1106	RQ206769	OCC_227	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-SAWAIMADHOPUR(RS) (PG) CKT-1	POWERGRID	C	main bus oh	20/Feb/2025	08:00	22/Feb/2025	18:00	to be taken from 20th to 22nd Jan 25. But due to system date constraint, could not be applied for the said date.	PLANNED	Requested	
1107	RQ206753	OCC_227	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-SAWAIMADHOPUR(RS) (PG) CKT-1	POWERGRID	C	main bus oh	20/Feb/2025	08:00	22/Feb/2025	18:00		PLANNED	Requested	
1108	RQ206845	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAULIVI (PG)-DHAULIGANGA(NH) (PG) CKT-2	POWERGRID	D	For AMP of 209 Bay Line Side Equipment's, Distance Relay Firmware Upgradation work as per Technical Circular and their testing	17/Feb/2025	09:00	17/Feb/2025	18:00		PLANNED	Requested	
1109	RQ206636	OCC_227	slcdjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-2	POWERGRID	D	P reventr ve maintenance works in the outdoor r 220/132/33 Kv switchya rd includ ing replacement of worn out lumpers / droppers and allied clamps etc. Since, the work has to be done in the o utdoo r switchya rd, which rnvolves J Lr m pers connected to BUSBARs, as such shutaown ot 220 KV SourLe ines IS reo Lr r red to ...rsrrre safety ot both men & material worlirrg in the outdoor yarr1.	16/Feb/2025	10:00	16/Feb/2025	15:00	30 40 MW oad may be shifted and fed from the slster 220 KV grids subctet to real tme oading and avallability of power from these grids. Rest 180 N/IW load (approx) shal 0e ..:fected.	PLANNED	Requested	
1110	RQ206635	OCC_227	slcdjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-1	POWERGRID	D	P reventr ve maintenance works in the outdoor r 220/132/33 Kv switchya rd includ ing replacement of worn out lumpers / droppers and allied clamps etc. Since, the work has to be done in the o utdoo r switchya rd, which rnvolves J Lr m pers connected to BUSBARs, as such shutaown ot 220 KV SourLe ines IS reo Lr r red to ...rsrrre safety ot both men & material worlirrg in the outdoor yarr1.	16/Feb/2025	10:00	16/Feb/2025	15:00	30 40 MW oad may be shifted and fed from the slster 220 KV grids subctet to real tme oading and avallability of power from these grids. Rest 180 N/IW load (approx) shal 0e ..:fected.	PLANNED	Requested	
1111	RQ206844	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAULIVI (PG)-DHAULIGANGA(NH) (PG) CKT-1	POWERGRID	D	For AMP of 25MVAR Line Reactor installed at NHPC end and Distance Relay Firmware Upgradation work as per Technical Circular and their testing	14/Feb/2025	09:00	14/Feb/2025	18:00		PLANNED	Requested	
1112	RQ206959	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SITARGANJ(PG)-CBGANJ(UP) (PG) CKT-1	POWERGRID	D	to attend shutdown nature defects	12/Feb/2025	08:00	13/Feb/2025	18:00		PLANNED	Requested	
1113	RQ206982	OCC_227	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2	POWERGRID	C	Bus	11/Feb/2025	08:00	13/Feb/2025	18:00		PLANNED	Requested	
1114	RQ206840	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PITHORAGARH-JAULIVI (PG) CKT-1	POWERGRID	D	For AMP of 206 Bay Line Side Equipment's, Relay Testing Work and Distance Relay Firmware Upgradation work as per Technical Circular	07/Feb/2025	09:00	07/Feb/2025	18:00		PLANNED	Requested	
1115	RQ206841	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PITHORAGARH-JAULIVI (PG) CKT-2	POWERGRID	D	For AMP of 208 Bay Line Side Equipment's, Relay Testing Work and Distance Relay Firmware Upgradation work as per Technical Circular	06/Feb/2025	09:00	06/Feb/2025	18:00		PLANNED	Requested	
1116	RQ206415	OCC_227	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV INDIRA NAGAR(RS)-HEERAPURA(RS) (PG) CKT-1	POWERGRID	D	Quarterly maintenance of Bay Equipment	06/Feb/2025	08:00	06/Feb/2025	18:00		PLANNED	Requested	
1117	RQ206958	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-CBGANJ(UP) (PG) CKT-1	POWERGRID	D	to attend shutdown nature defects	05/Feb/2025	09:00	06/Feb/2025	18:00		PLANNED	Requested	
1118	RQ206421	OCC_227	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-INDIRA NAGAR(RS) (PG) CKT-1	POWERGRID	D	Quarterly maintenance of Bay Equipment	05/Feb/2025	08:00	05/Feb/2025	18:00		PLANNED	Requested	
1119	RQ206171	OCC_227	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-KARTARPUR(PS) (PSTCL) CKT-2	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	28/Feb/2025	08:00	28/Feb/2025	18:00		PLANNED	Requested	
1120	RQ206084	OCC_227	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-2	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	28/Feb/2025	08:00	28/Feb/2025	18:00		PLANNED	Requested	
1121	RQ206172	OCC_227	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-BADNI KALAN(PS) (PSTCL) CKT-1	PSTCL	D	General maintenance, Jumper Tightening,Disc cleaning and tree trimming from Tower no 1 to 32.	28/Feb/2025	08:00	28/Feb/2025	18:00		PLANNED	Requested	

1122	RQ206083	OCC_227	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-BADNI KALAN(PS) (PSTCL) CKT-1	PSTCL	D	General maintenance, Jumper Tightening, Disc cleaning and tree trimming from Tower no 32/1 to 32/11.	27/Feb/2025	08:00	27/Feb/2025	18:00		PLANNED	Requested	
1123	RQ206066	OCC_227	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BARNALA(BB)-LEHRAMOHABBAT(P S) (PSTCL) CKT-1	PSTCL	D	Mtc. of Transmission Line	24/Feb/2025	08:00	24/Feb/2025	18:00		PLANNED	Requested	
1124	RQ206075	OCC_227	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-KARTARPUR(PS) (PSTCL) CKT-1	PSTCL	D	Checking of Jumper, suspension clamp and Damper. Tree cutting and disc cleaning	24/Feb/2025	08:00	24/Feb/2025	18:00		PLANNED	Requested	
1125	RQ206064	OCC_227	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	18/Feb/2025	08:00	18/Feb/2025	18:00		PLANNED	Requested	
1126	RQ206063	OCC_227	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAGRAON(PS)-LUDHIANA(PG) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 15 to 35	17/Feb/2025	08:00	17/Feb/2025	18:00		PLANNED	Requested	
1127	RQ206060	OCC_227	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-AJITWAL(PS) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 40 to 60	15/Feb/2025	08:00	15/Feb/2025	18:00		PLANNED	Requested	
1128	RQ206040	OCC_227	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-2	PSTCL	D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 20 to 30	06/Feb/2025	08:00	06/Feb/2025	18:00		PLANNED	Requested	
1129	RQ206020	OCC_227	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-2	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	04/Feb/2025	08:00	04/Feb/2025	18:00		PLANNED	Requested	
1130	RQ206017	OCC_227	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(PS) (PSTCL) CKT-3	PSTCL	D	Jumper Tightening of Tower No. 01 to 03.	03/Feb/2025	08:00	03/Feb/2025	18:00		PLANNED	Requested	
1131	RQ206012	OCC_227	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-1	PSTCL	D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 20 to 30	01/Feb/2025	08:00	01/Feb/2025	18:00		PLANNED	Requested	
1132	RQ206672	OCC_227	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HF)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Preventive maintenance work of the 220kV Transmission lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, towers members above basic body 1, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	27/Feb/2025	10:00	28/Feb/2025	16:30	Shutdown required on daily basis from 10:00 to 16:30 hrs. During shutdown period power of Phozal HPPTCL & ADHPL will be evacuated through 220 KV AD hydro(AD)-Phozal(HF) (ADHPL) Ckt-1 & 220 KV AD hydro(AD)-Nallagarh(PG) (ADHPL) Ckt-1.	PLANNED	Requested	
1133	RQ206670	OCC_227	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HF)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Preventive maintenance work of the 220kV Transmission lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, towers members above basic body 1, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	01/Feb/2025	10:00	25/Feb/2025	16:30	Shutdown required on daily basis from 10:00 to 16:30 hrs. During shutdown period power of Phozal HPPTCL & ADHPL will be evacuated through 220 KV AD hydro(AD)-Phozal(HF) (ADHPL) Ckt-1 & 220 KV AD hydro(AD)-Nallagarh(PG) (ADHPL) Ckt-1.	PLANNED	Requested	
1134	RQ206608	OCC_227	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPATTH(HV)-PANIPAT(BB) (HVPNL) CKT-2	HVPNL	D	Yearly Mtc.	27/Feb/2025	08:00	27/Feb/2025	18:00		PLANNED	Requested	
1135	RQ206602	OCC_227	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PALWAL(HV)-SAMAYPUR(BB) (HVPNL) CKT-2	HVPNL	D	General Mtc.	27/Feb/2025	08:00	27/Feb/2025	18:00		PLANNED	Requested	
1136	RQ206601	OCC_227	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PALWAL(HV)-SAMAYPUR(BB) (HVPNL) CKT-1	HVPNL	D	General Mtc.	26/Feb/2025	08:00	26/Feb/2025	18:00		PLANNED	Requested	
1137	RQ206607	OCC_227	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPATTH(HV)-PANIPAT(BB) (HVPNL) CKT-1	HVPNL	D	Yearly Mtc.	24/Feb/2025	08:00	24/Feb/2025	18:00		PLANNED	Requested	
1138	RQ206603	OCC_227	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMAYPUR(BB)-BADSHAHPUR(HV) (HVPNL) CKT-1	HVPNL	D	General Mtc.	24/Feb/2025	08:00	24/Feb/2025	18:00		PLANNED	Requested	
1139	RQ206604	OCC_227	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMAYPUR(BB)-BADSHAHPUR(HV) (HVPNL) CKT-2	HVPNL	D	General Mtc.	20/Feb/2025	08:00	20/Feb/2025	18:00		PLANNED	Requested	
1140	RQ206600	OCC_227	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMAYPUR(BB)-PALLI(HV) (HVPNL) CKT-2	HVPNL	D	General Mtc.	19/Feb/2025	08:00	19/Feb/2025	18:00		PLANNED	Requested	
1141	RQ206599	OCC_227	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMAYPUR(BB)-PALLI(HV) (HVPNL) CKT-1	HVPNL	D	General Mtc.	17/Feb/2025	08:00	17/Feb/2025	18:00		PLANNED	Requested	
1142	RQ206360	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(PG)-SAGWAN(HV) (HVPNL) CKT-1	HVPNL	D	AMP YEARLY/2Y/5YEARLY WORK	07/Feb/2025	08:00	07/Feb/2025	18:00		PLANNED	Requested	

1143	RQ205736	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-NEEMRANA(RS) (RS) CKT-1		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays and distance relay testing	27/Feb/2025	08:00	27/Feb/2025	18:00		PLANNED	Requested	
1144	RQ205825	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KOTPUTLI(PG)-MANOHARPUR(RS) (RS) CKT-1		D	AMP and Relay Testing Work	26/Feb/2025	09:00	26/Feb/2025	20:00	AMP and Relay Testing Work	PLANNED	Requested	
1145	RQ206520	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-BARN(JK) (PDD JK) CKT-1		D	For AMP of Line Equipments	26/Feb/2025	09:00	26/Feb/2025	18:00	Kindly approve.	PLANNED	Requested	
1146	RQ205824	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KOTPUTLI(PG)-KOTPUTLI(RS) (RS) CKT-1		D	AMP and Relay Testing Work	25/Feb/2025	09:00	25/Feb/2025	20:00	AMP and Relay Testing Work	PLANNED	Requested	
1147	RQ205716	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHLWARA(RS) (PG) CKT-2		D	For attending S/D nature defects & AMP of Line bay Equipments	25/Feb/2025	08:00	25/Feb/2025	18:00	Non Auto of 220 KV Anta-Bhilwara CK1	PLANNED	Requested	
1148	RQ205735	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-KUSHKHERA(RS) (RS) CKT-1		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays and distance relay testing	25/Feb/2025	08:00	25/Feb/2025	18:00		PLANNED	Requested	
1149	RQ205823	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KOTPUTLI(PG)-BANSUR(RS) (RS) CKT-2		D	Relay testing work	24/Feb/2025	09:00	24/Feb/2025	20:00	Relay Testing Work	PLANNED	Requested	
1150	RQ206519	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-UDHAMPUR(PDD) (PG) CKT-2		D	For AMP of Line Equipments	24/Feb/2025	09:00	24/Feb/2025	11:00	Kindly approve.	PLANNED	Requested	
1151	RQ205748	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1		D	As LA IR measurement at Debari end as it is under critical condition	24/Feb/2025	09:00	24/Feb/2025	17:00	LA IR measurement	PLANNED	Requested	
1152	RQ205715	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHLWARA(RS) (PG) CKT-1		D	For attending S/D nature defects & AMP of Line bay Equipments	24/Feb/2025	08:00	24/Feb/2025	18:00	Non Auto of 220 KV Anta-Bhilwara CK2	PLANNED	Requested	
1153	RQ205734	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-MAU(HV) (HVPNL) CKT-1		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays and distance relay testing	24/Feb/2025	08:00	24/Feb/2025	18:00		PLANNED	Requested	
1154	RQ205822	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KOTPUTLI(PG)-BANSUR(RS) (RS) CKT-1		D	Relay testing work	22/Feb/2025	09:00	22/Feb/2025	20:00	Relay Testing Work	PLANNED	Requested	
1155	RQ206557	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-PAMPURE(PDD) (PG) CKT-2		C	FOR CT REPLACEMENT UNDER ADD-CAP	22/Feb/2025	09:00	23/Feb/2025	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
1156	RQ205733	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-HSIIC BAWAL(HV) (HVPNL) CKT-1		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays and distance relay testing	22/Feb/2025	08:00	22/Feb/2025	18:00		PLANNED	Requested	
1157	RQ205827	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-1		D	Stringing of 400 kv M/C Maharaniabagh-Narela TL	22/Feb/2025	08:00	26/Feb/2025	20:00	Stringing of 400 kv M/C Maharaniabagh-Narela TL	PLANNED	Requested	
1158	RQ205828	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-2		D	Stringing of 400 kv M/C Maharaniabagh-Narela TL	22/Feb/2025	08:00	26/Feb/2025	20:00	Stringing of 400 kv M/C Maharaniabagh-Narela TL	PLANNED	Requested	
1159	RQ205686	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SOLARURJA_SL_FGARH_PG (RSUPL)-FATEHGARH_II(PG) (RENEW SOLARURJA (RSUPL)) CKT-1		D	For erection work of bay extension of 400kv/220kv ICT 11 Dia at Fatehgarh 2 RS INFRA	21/Feb/2025	17:00	24/Feb/2025	23:00		PLANNED	Requested	
1160	RQ206518	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-UDHAMPUR(PDD) (PG) CKT-1		D	For AMP of Line Equipments	21/Feb/2025	09:00	21/Feb/2025	11:00	Kindly approve.	PLANNED	Requested	
1161	RQ206701	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-HAMIRPUR(HP) (PG) CKT-2		D	Shut down is required for AMP works	21/Feb/2025	09:00	21/Feb/2025	18:00	Kindly approve.	PLANNED	Requested	
1162	RQ206702	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-HAMIRPUR(HP) (PG) CKT-1		D	AR Non auto mode required.	21/Feb/2025	09:00	21/Feb/2025	18:00	Kindly approve.	PLANNED	Requested	
1163	RQ205698	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1		D	for shut down related work in line	21/Feb/2025	08:00	21/Feb/2025	18:00	NA	PLANNED	Requested	
1164	RQ205732	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-REWARI(HV) (HVPNL) CKT-2		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays and distance relay testing	21/Feb/2025	08:00	21/Feb/2025	18:00		PLANNED	Requested	
1165	RQ206715	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DASUYA(PS)-JALANDHAR(PG) (PG) CKT-1		D	AR in Non auto mode required.	20/Feb/2025	09:00	20/Feb/2025	14:00	Kindly approve.	PLANNED	Requested	
1166	RQ206714	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DASUYA(PS)-JALANDHAR(PG) (PG) CKT-2		D	Line equipment AMP work.	20/Feb/2025	09:00	20/Feb/2025	14:00	Kindly approve.	PLANNED	Requested	

1167	RQ205731	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-REWARI(HV) (HVPNL) CKT-1		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays and distance relay testing	20/Feb/2025	08:00	20/Feb/2025	18:00		PLANNED	Requested	
1168	RQ205858	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GRIANPSS_BIK2_(A MPLUS)-BIKANER_2 (PBTSL) (GRIAN ENERGY PRIVATE LIMITED) CKT-1		D	For Bay Extension works/ construction activities	19/Feb/2025	17:00	25/Feb/2025	23:30		PLANNED	Requested	
1169	RQ206517	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-4		D	For AMP of Line Equipments	19/Feb/2025	09:00	19/Feb/2025	11:00	Kindly approve.	PLANNED	Requested	
1170	RQ206699	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-HAMIRPUR(HV) (PG) CKT-1		D	Shut down is required for AMP works	19/Feb/2025	09:00	19/Feb/2025	18:00	Kindly approve.	PLANNED	Requested	
1171	RQ206700	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-HAMIRPUR(HV) (PG) CKT-2		D	AR Non auto mode required.	19/Feb/2025	09:00	19/Feb/2025	18:00	Kindly approve.	PLANNED	Requested	
1172	RQ205730	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-2		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays and distance relay testing	19/Feb/2025	08:00	19/Feb/2025	18:00		PLANNED	Requested	
1173	RQ205764	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GURGAON(PG)-GURGAONSEC72(HV) (HVPNL) CKT-4		D	AMP YEARLY/2Y/5YEARLY WORK	18/Feb/2025	10:00	18/Feb/2025	17:00	AMP YEARLY/2Y/5YEARLY WORK line Equipments	PLANNED	Requested	
1174	RQ205729	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-1		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays and distance relay testing	18/Feb/2025	08:00	18/Feb/2025	18:00		PLANNED	Requested	
1175	RQ205685	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-EDEN_SL_FGRAH_PG (ERCL) (EDEN (ERCL)) CKT-1		D	For erection work of bay extension of 400kv/220kv ICT 11 Dia at Fatehgarh 2 RS INFRA	17/Feb/2025	17:00	20/Feb/2025	23:00		PLANNED	Requested	
1176	RQ205860	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BIKANER_2 (PBTSL)-JGCL_SL_BIK2_PG (JUNIPER_NEPL) CKT-1		D	For Bay Extension works/ construction activities	17/Feb/2025	17:00	24/Feb/2025	23:30		PLANNED	Requested	
1177	RQ205763	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GURGAON(PG)-GURGAONSEC72(HV) (HVPNL) CKT-3		D	AMP YEARLY/2Y/5YEARLY WORK	17/Feb/2025	10:00	17/Feb/2025	17:00	AMP YEARLY/2Y/5YEARLY WORK line Equipments	PLANNED	Requested	
1178	RQ206516	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-3		D	For AMP of Line Equipments	17/Feb/2025	09:00	17/Feb/2025	11:00	Kindly approve.	PLANNED	Requested	
1179	RQ205765	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEOBAND(UPI)-SAHARANPUR(PG) (UP) CKT-1		D	AMP YEARLY/2Y/5YEARLY WORK	17/Feb/2025	09:00	17/Feb/2025	18:00	AMP YEARLY/2Y/5YEARLY WORK line Equipments	PLANNED	Requested	
1180	RQ206556	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-PAMPPORE(PDD) (PG) CKT-1		C	FOR CT REPLACEMENT UNDER ADD-CAP	17/Feb/2025	09:00	18/Feb/2025	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
1181	RQ205796	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PALLA(HV)-FARIDABAD SEC-78 (HV) (HVPNL) CKT-1		D	For attending SD nature defects	17/Feb/2025	08:00	17/Feb/2025	18:00	non-auto mode of A/R of other parallel ckt. 220 kv FGPP(NTPC) - Palla (HVPNL) ckt-1	PLANNED	Requested	
1182	RQ205805	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-2		D	Defects' rectification observed during cross patrolling by Kota & Chittorgarh	17/Feb/2025	08:00	19/Feb/2025	18:00	Non auto for 220 kv RAPPB-Chittorgarh Ckt-1	PLANNED	Requested	
1183	RQ206586	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HV)-NALLAGARH(PG) (ADHPL) CKT-1		D	S/D required for reinstallation of aviation globules after OPGW works	16/Feb/2025	07:00	28/Feb/2025	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
1184	RQ206585	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1		D	S/D required for reinstallation of aviation globules after OPGW works	16/Feb/2025	07:00	28/Feb/2025	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
1185	RQ205533	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANCHKULA(PG)-PINJORE (HV) (HVPNL) CKT-2		D	For AMP of Line Equipments	15/Feb/2025	09:30	15/Feb/2025	17:30	Kindly approve.	PLANNED	Requested	
1186	RQ205856	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(PG)-FATEHABAD(HV) (HVPNL) CKT-2		D	For 220 KV Busbar retrofitment work	14/Feb/2025	09:00	14/Feb/2025	20:00		PLANNED	Requested	
1187	RQ206555	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-ZIANKOTE(JK) (PDD JK) CKT-2		C	FOR CT REPLACEMENT UNDER ADD-CAP	14/Feb/2025	09:00	15/Feb/2025	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
1188	RQ206697	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-NEHRIAN(HV) (PG) CKT-2		D	Shut down is required for AMP works	14/Feb/2025	09:00	14/Feb/2025	18:00	Kindly approve.	PLANNED	Requested	
1189	RQ206698	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-NEHRIAN(HV) (PG) CKT-1		D	AR Non auto mode required.	14/Feb/2025	09:00	14/Feb/2025	18:00	Kindly approve.	PLANNED	Requested	
1190	RQ205738	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANKROLI(PG)-KANKROLI(RS) (RS) CKT-2		D	AMP of Line bay Equipments	13/Feb/2025	08:00	13/Feb/2025	18:00		PLANNED	Requested	

1191	RQ205762	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GURGAON(PG)-GURGAONSEC72(HV) (HVPNL) CKT-2		D	AMP YEARLY/2Y/5YEARLY WORK	12/Feb/2025	10:00	12/Feb/2025	17:00	AMP YEARLY/2Y/5YEARLY WORK line Equipments	PLANNED	Requested	
1192	RQ205855	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(PG)-FATEHABAD(HV) (HVPNL) CKT-1		D	For 220 KV Busbar retrofitment work	12/Feb/2025	09:00	12/Feb/2025	20:00		PLANNED	Requested	
1193	RQ206554	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-ZIANKOTE(K) (PDD JK) CKT-1		C	FOR CT REPLACEMENT UNDER ADD-CAP	12/Feb/2025	09:00	13/Feb/2025	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
1194	RQ206695	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-NEHRIAN(HP) (PG) CKT-1		D	Shut down is required for AMP works	12/Feb/2025	09:00	12/Feb/2025	18:00	Kindly approve.	PLANNED	Requested	
1195	RQ206696	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-NEHRIAN(HP) (PG) CKT-2		D	AR Non auto mode required.	12/Feb/2025	09:00	12/Feb/2025	18:00	Kindly approve.	PLANNED	Requested	
1196	RQ205737	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANKROLI(PG)-KANKROLI(RS) (RS) CKT-1		D	AMP of Line bay Equipments	12/Feb/2025	08:00	12/Feb/2025	18:00		PLANNED	Requested	
1197	RQ205758	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DUNI(RS)-JAIPUR SOUTH(PG) (RS) CKT-1		D	TBC Bay Cheking & Isolator Alingmnet work	12/Feb/2025	08:00	13/Feb/2025	19:00	TBC Bay Cheking & Isolator Alingmnet work	PLANNED	Requested	
1198	RQ205866	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PIRANKALIYAR(UK)-ROORKEE(PG) (PTCUL) CKT-3		D	Relay Retrofit work	12/Feb/2025	08:00	12/Feb/2025	18:00	Relay Retrofit work	PLANNED	Requested	
1199	RQ205861	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BTPSL_SL_BIK2_PG-BIKANER_2 (PBTS) (BANDERWALA_TPS L) CKT-1		D	For Bay Extension works/ construction activities	11/Feb/2025	17:00	18/Feb/2025	23:30		PLANNED	Requested	
1200	RQ205761	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GURGAON(PG)-GURGAONSEC72(HV) (HVPNL) CKT-1		D	AMP YEARLY/2Y/5YEARLY WORK	11/Feb/2025	10:00	11/Feb/2025	17:00	AMP YEARLY/2Y/5YEARLY WORK line Equipments	PLANNED	Requested	
1201	RQ205530	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHABAD(PG)-FATEHABAD(HV) (HVPNL) CKT-1		D	For AMP work.	11/Feb/2025	09:00	11/Feb/2025	18:00	Kindly approve.	PLANNED	Requested	
1202	RQ205804	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1		D	Defects' rectification observed during cross patrolling by Kota & Chittorgarh	11/Feb/2025	08:00	13/Feb/2025	18:00	Non auto for 220 kV RAPPB-Chittorgarh Ckt-2	PLANNED	Requested	
1203	RQ205684	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-2		D	For erection work of bay extension of 400kV/220kV ICT 11 Dia at Fatehgarh 2 RS INFRA	10/Feb/2025	17:00	12/Feb/2025	23:00		PLANNED	Requested	
1204	RQ205743	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-MODIPURAM_2 (UP) (UP) CKT-1		C	Rectification of P.D defect in 220kV Main Bus-1	10/Feb/2025	09:00	13/Feb/2025	20:00	Along with 220kV Main Bus-1	PLANNED	Requested	
1205	RQ205744	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-BAGHPAT(UP) (UP) CKT-2		C	Rectification of P.D defect in 220kV Main Bus-1	10/Feb/2025	09:00	13/Feb/2025	20:00	Along with 220kV Main Bus-1	PLANNED	Requested	
1206	RQ205745	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-BAGHPAT(UP) (UP) CKT-1		C	Rectification of P.D defect in 220kV Main Bus-1	10/Feb/2025	09:00	13/Feb/2025	20:00	Along with 220kV Main Bus-1	PLANNED	Requested	
1207	RQ205854	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(PG)-HISSAR IA(HV) (PG) CKT-2		D	For 220 KV Busbar retrofitment work	10/Feb/2025	09:00	10/Feb/2025	20:00		PLANNED	Requested	
1208	RQ205757	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-SEZJAIPUR(RS) (RS) CKT-1		D	TBC Bay Cheking & Isolator Alingmnet work	10/Feb/2025	08:00	11/Feb/2025	19:00	TBC Bay Cheking & Isolator Alingmnet work	PLANNED	Requested	
1209	RQ205865	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PIRANKALIYAR(UK)-ROORKEE(PG) (PTCUL) CKT-2		D	Relay Retrofit work	10/Feb/2025	08:00	10/Feb/2025	18:00	Relay Retrofit work	PLANNED	Requested	
1210	RQ206543	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HIRANAGAR(PDD)-SARNA(PS) (PG) CKT-1		D	FOR AMP WORKS OF LINE & BAY EQUIPMENTS	09/Feb/2025	09:00	09/Feb/2025	11:00	Kindly approve.	PLANNED	Requested	
1211	RQ206564	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(PS) (PSTCL) CKT-3		D	For Bus Bar Relay testing of 220 kV bus-2 after modification on 08.02.2025	09/Feb/2025	08:00	09/Feb/2025	18:00	Kindly approve.	PLANNED	Requested	
1212	RQ205532	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAWL(HV)-PANCHKULA(PG) (HVPNL) CKT-2		D	For AMP of Line Equipments	08/Feb/2025	09:30	08/Feb/2025	17:30	Kindly approve.	PLANNED	Requested	
1213	RQ205756	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-VATIKA(RS) (RS) CKT-2		D	TBC Bay Cheking & Isolator Alingmnet work	08/Feb/2025	08:00	09/Feb/2025	19:00	TBC Bay Cheking & Isolator Alingmnet work	PLANNED	Requested	
1214	RQ205864	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PIRANKALIYAR(UK)-ROORKEE(PG) (PTCUL) CKT-1		D	Relay Retrofit work	08/Feb/2025	08:00	08/Feb/2025	18:00	Relay Retrofit work	PLANNED	Requested	
1215	RQ205683	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-1		D	For erection work of bay extension of 400kV/220kV ICT 11 Dia at Fatehgarh 2 RS INFRA	07/Feb/2025	17:00	09/Feb/2025	23:00		PLANNED	Requested	
1216	RQ206542	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PS) (PG) CKT-2		D	FOR AMP WORKS OF LINE & BAY EQUIPMENTS	07/Feb/2025	09:00	07/Feb/2025	11:00	Kindly approve.	PLANNED	Requested	

1217	RQ205853	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(PG)-HISSAR IA(HV) (PG) CKT-1		D	For 220 KV Busbar retrofitment work	07/Feb/2025	09:00	07/Feb/2025	20:00			PLANNED	Requested
1218	RQ206563	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(P5) (PSTCL) CKT-1		D	For Bus Bar Relay testing of 220 kv Bus-1 after modification on 06.02.2025	07/Feb/2025	08:00	07/Feb/2025	18:00	Kindly approve.		PLANNED	Requested
1219	RQ205755	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-VATIKA(R5) (RS) CKT-1		D	TBC Bay Cheking & Isolator Alingmnet work	06/Feb/2025	08:00	07/Feb/2025	19:00	TBC Bay Cheking & Isolator Alingmnet work		PLANNED	Requested
1220	RQ205784	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ROORKEE(PG)-RAMNAGAR(UK) (PTCL) CKT-1		D	Relay Retrofit	06/Feb/2025	08:00	06/Feb/2025	18:00	Relay Retrofit		PLANNED	Requested
1221	RQ205859	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SRPL_SL_BIK2_PG-BIKANER_2 (PBTSL) (SERENTICA_RI4PL_BIK2) CKT-1		D	For Bay Extension works/ construction activities	05/Feb/2025	17:00	12/Feb/2025	23:30			PLANNED	Requested
1222	RQ206581	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JESSORE(HP)-PONG(BB) (PG) CKT-1		D	Repalcement of Control & Relay Panel under Add Cap_Petition No. 712/TT/2020 at Pong end.	05/Feb/2025	10:00	06/Feb/2025	18:00	Under construction head. Kindly approve.		PLANNED	Requested
1223	RQ205760	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GURGAON(PG)-GURGAONSEC33(HV) (HVPNL) CKT-2		D	AMP YEARLY/2Y/5YEARLY WORK	05/Feb/2025	10:00	05/Feb/2025	17:00	AMP YEARLY/2Y/5YEARLY WORK line Equipments		PLANNED	Requested
1224	RQ205798	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SONIPAT(PG)-RAI (SONIPAT)_GIS(HV) (HVPNL) CKT-2		D	FOR AMP OF LINE EQUIPMENTS AT SONIPAT SS	05/Feb/2025	10:00	05/Feb/2025	14:00			PLANNED	Requested
1225	RQ206582	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAMBA(PG)-KARIAN(HP) (HPSEB) CKT-1		D	AMP and Relay Testing	05/Feb/2025	09:00	05/Feb/2025	18:00	Kindly approve.		PLANNED	Requested
1226	RQ205852	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(PG)-SAGWAN(HV) (HVPNL) CKT-2		D	For 220 KV Busbar retrofitment work	05/Feb/2025	09:00	05/Feb/2025	20:00			PLANNED	Requested
1227	RQ205682	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJ3L PSS HB_FGRAH_PG (AHEJ3L) (AHEJ3L) CKT-1		D	For erection work of bay extension of 400kv/220kv ICT 11 Dia at Fatehgarh 2 RS INFRA	04/Feb/2025	17:00	06/Feb/2025	23:00			PLANNED	Requested
1228	RQ205857	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PGPL_SL_BIK2_PG-BIKANER_2 (PBTSL) (PRERAK GREENTECH PVT LTD) CKT-1		D	For Bay Extension works/ construction activities	04/Feb/2025	17:00	11/Feb/2025	23:30			PLANNED	Requested
1229	RQ205759	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GURGAON(PG)-GURGAONSEC33(HV) (HVPNL) CKT-1		D	AMP YEARLY/2Y/5YEARLY WORK	04/Feb/2025	10:00	04/Feb/2025	17:00	AMP YEARLY/2Y/5YEARLY WORK line Equipments		PLANNED	Requested
1230	RQ205797	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SONIPAT(PG)-RAI (SONIPAT)_GIS(HV) (HVPNL) CKT-1		D	FOR AMP OF LINE EQUIPMENTS AT SONIPAT SS	04/Feb/2025	10:00	04/Feb/2025	14:00			PLANNED	Requested
1231	RQ206541	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(P5) (PG) CKT-1		D	FOR AMP WORKS OF LINE & BAY EQUIPMENTS	04/Feb/2025	09:00	04/Feb/2025	11:00	Kindly approve.		PLANNED	Requested
1232	RQ205754	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-CHAKSU(R5) (RS) CKT-1		D	TBC Bay Cheking & Isolator Alingmnet work	04/Feb/2025	08:00	05/Feb/2025	19:00	TBC Bay Cheking & Isolator Alingmnet work		PLANNED	Requested
1233	RQ206580	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAIRASIUL(NH)-PONG(BB) (PG) CKT-1		D	Repalcement of Control & Relay Panel under Add Cap_Petition No. 712/TT/2020 at Pong end.	03/Feb/2025	10:00	04/Feb/2025	18:00	Under construction head. Kindly approve.		PLANNED	Requested
1234	RQ205851	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(PG)-SAGWAN(HV) (HVPNL) CKT-1		D	For 220 KV Busbar retrofitment work & AMP YEARLY/2Y/5YEARLY WORK	03/Feb/2025	09:00	03/Feb/2025	20:00	For 220 KV Busbar retrofitment work & AMP YEARLY/2Y/5YEARLY WORK		PLANNED	Requested
1235	RQ206540	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(P5)-DASUYA(P5) (PG) CKT-1		D	FOR AMP WORKS OF LINE & BAY EQUIPMENTS	02/Feb/2025	09:00	02/Feb/2025	11:00	Kindly approve.		PLANNED	Requested
1236	RQ205681	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJ2L PSS HB_FGRAH_PG (AHEJ2L) (AHEJ2L) CKT-1		D	For erection work of bay extension of 400kv/220kv ICT 11 Dia at Fatehgarh 2 RS INFRA	01/Feb/2025	17:00	03/Feb/2025	23:00			PLANNED	Requested
1237	RQ205531	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAWL(HV)-PANCHKULA(PG) (HVPNL) CKT-1		D	For AMP of Line Equipments	01/Feb/2025	09:30	01/Feb/2025	17:30	Kindly approve.		PLANNED	Requested
1238	RQ206539	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(P5)-DASUYA(P5) (PG) CKT-2		D	FOR AMP WORKS OF LINE & BAY EQUIPMENTS	01/Feb/2025	09:00	01/Feb/2025	11:00	Kindly approve.		PLANNED	Requested
1239	RQ206530	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-BARN(JK) (PDD JK) CKT-1		C	For stringing of 400KV Kishwar Kishenpur line at Kishenpur S/S end, power line crossings of existing lines are being encountered in different spans. Shutdown is required to carryout stringing of under construction Kishwar-Kishenpur line in the span of 5/0 to 6/0.	01/Feb/2025	08:00	15/Feb/2025	18:00	Under construction head. Kindly approve.		PLANNED	Requested

1240	RQ206531	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-BARN(JK) (PDD JK) CKT-2		C	For stringing of 400KV Kishtwar Kishenpur line at Kishenpur S/S end, power line crossings of existing lines are being encountered in different spans. Shutdown is required to carryout stringing of under construction Kishtwar-Kishenpur line in the span of 5/0 to 6/0.	01/Feb/2025	08:00	15/Feb/2025	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
1241	RQ206532	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-1		C	For stringing of 400KV Kishtwar Kishenpur line at Kishenpur S/S end, power line crossings of existing lines are being encountered in different spans. Shutdown is required to carryout stringing of under construction Kishtwar-Kishenpur line in the span of 5/0 to 6/0.	01/Feb/2025	08:00	15/Feb/2025	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
1242	RQ206533	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-2		C	For stringing of 400KV Kishtwar Kishenpur line at Kishenpur S/S end, power line crossings of existing lines are being encountered in different spans. Shutdown is required to carryout stringing of under construction Kishtwar-Kishenpur line in the span of 5/0 to 6/0.	01/Feb/2025	08:00	15/Feb/2025	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
1243	RQ205753	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-GONER(RS) (RS) CKT-1		D	TBC Bay Cheking & Isolator Alingmnet work	01/Feb/2025	08:00	02/Feb/2025	19:00	TBC Bay Cheking & Isolator Alingmnet work	PLANNED	Requested	
1244	RQ206584	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1		D	S/D required for reinstallation of aviation globules after OPGW works	01/Feb/2025	07:00	15/Feb/2025	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
1245	RQ206583	OCC_227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1		D	S/D required for reinstallation of aviation globules after OPGW works	01/Feb/2025	07:00	15/Feb/2025	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
1246	RQ206466	OCC_227	slcds_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-SAKATPURA(RS) (RS) CKT-1	RRVPNL	C	For Half yearly maintenance & testing work	27/Feb/2025	08:00	28/Feb/2025	18:00		PLANNED	Requested	
1247	RQ206382	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KOTA(PG)-KTPS(RVUN) (RS) CKT-1	RRVPNL	D	AMP works of Line Bay equipments	26/Feb/2025	08:00	26/Feb/2025	18:00		PLANNED	Requested	
1248	RQ206385	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DUNI(RS)-KOTA(PG) (RS) CKT-1	RRVPNL	D	AMP works of Line Bay equipments	25/Feb/2025	08:00	25/Feb/2025	18:00		PLANNED	Requested	
1249	RQ206384	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWARA(RS)-KOTA(PG) (RS) CKT-1	RRVPNL	D	Relay testing & AMP works of Line Bay equipments	21/Feb/2025	08:00	21/Feb/2025	18:00		PLANNED	Requested	
1250	RQ206383	OCC_227	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KOTA(PG)-KTPS(RVUN) (RS) CKT-2	RRVPNL	D	AMP works of Line Bay equipments	20/Feb/2025	08:00	20/Feb/2025	18:00		PLANNED	Requested	
1251	RQ206465	OCC_227	slcds_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-SAKATPURA(RS) (RS) CKT-1	RRVPNL	C	For Half yearly maintenance & testing work	20/Feb/2025	08:00	21/Feb/2025	18:00		PLANNED	Requested	
1252	RQ206469	OCC_227	slcds_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_A(NP)-SAKATPURA(RS) (RS) CKT-1	RRVPNL	C	For Half yearly maintenance & testing work	13/Feb/2025	08:00	14/Feb/2025	18:00		PLANNED	Requested	
1253	RQ206470	OCC_227	slcds_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_A(NP)-SAKATPURA(RS) (RS) CKT-2	RRVPNL	C	For Half yearly maintenance & testing work	06/Feb/2025	08:00	07/Feb/2025	18:00		PLANNED	Requested	
1254	RQ206611	OCC_227	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-2	BBMB	D	Schedule Mtc.	26/Feb/2025	08:00	26/Feb/2025	18:00		PLANNED	Requested	
1255	RQ206612	OCC_227	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAGADHARI-KURUKSHETRA (BB) CKT-1	BBMB	D	Annual mtc. of sub-station & line	25/Feb/2025	08:00	25/Feb/2025	18:00		PLANNED	Requested	
1256	RQ206077	OCC_227	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-1	BBMB	D	Patrolling of line alongwith Tree trimming and Jumper tightening	24/Feb/2025	08:00	24/Feb/2025	18:00		PLANNED	Requested	
1257	RQ206594	OCC_227	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHAR-GANGUWAL (BB) CKT-2	BBMB	D	Quarterly Mtc.	21/Feb/2025	08:00	21/Feb/2025	18:00		PLANNED	Requested	
1258	RQ206593	OCC_227	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHAR-GANGUWAL (BB) CKT-1	BBMB	D	Quarterly Mtc.	20/Feb/2025	08:00	20/Feb/2025	18:00		PLANNED	Requested	
1259	RQ206610	OCC_227	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-1	BBMB	D	Schedule Mtc.	20/Feb/2025	08:00	20/Feb/2025	18:00		PLANNED	Requested	
1260	RQ206423	OCC_227	slcds_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2	BBMB	D	ForBay Maintenance & Tree trimming work under the line	20/Feb/2025	08:00	20/Feb/2025	18:00		PLANNED	Requested	
1261	RQ206609	OCC_227	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-CHARKHI DADRI (BB) CKT-1	BBMB	D	Yearly Mtc.	19/Feb/2025	08:00	19/Feb/2025	18:00		PLANNED	Requested	
1262	RQ206605	OCC_227	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BARNALA(PS)-SANGRUR(BB) (BBMB) CKT-1	BBMB	D	Mtc. of Transmission Line	18/Feb/2025	08:00	18/Feb/2025	18:00		PLANNED	Requested	
1263	RQ206613	OCC_227	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DELHI RR(BB)-NARELA(DV) (BBMB) CKT-2	BBMB	D	Replacement of polymer disc insulator	18/Feb/2025	08:00	21/Feb/2025	18:00		PLANNED	Requested	

1264	RQ206595	OCC_227	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAGADHARI (BB) CKT-1	BBMB	D	Annual mtc. of sub-station & line and yearly mtc. at Ganguwal end.	18/Feb/2025	08:00	19/Feb/2025	18:00		PLANNED	Requested	
1265	RQ206422	OCC_227	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(BB) CKT-1	BBMB	D	ForBay Maintenance & Tree trimming work under the line	18/Feb/2025	08:00	18/Feb/2025	18:00		PLANNED	Requested	
1266	RQ206598	OCC_227	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHARPONG (BB) CKT-2	BBMB	C	Replacement of 245 kv, SF-6, Circuit Breaker & PT.	13/Feb/2025	08:00	22/Feb/2025	18:00		PLANNED	Requested	
1267	RQ206597	OCC_227	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHARPONG (BB) CKT-1	BBMB	D	Half yearly mtc.	11/Feb/2025	08:00	12/Feb/2025	18:00		PLANNED	Requested	
1268	RQ206049	OCC_227	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(P) (BBMB) CKT-1	BBMB	D	Patrolling of line alongwith Tree trimming and Jumper tightening	11/Feb/2025	08:00	11/Feb/2025	18:00		PLANNED	Requested	
1269	RQ206414	OCC_227	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-CHIRAWA(RS) (BB) CKT-1	BBMB	D	For tree trimming under the line and yearly maintenance of associated equipments	11/Feb/2025	08:00	11/Feb/2025	18:00		PLANNED	Requested	
1270	RQ206596	OCC_227	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-1	BBMB	D	Quarterly Mtc.	06/Feb/2025	08:00	06/Feb/2025	18:00		PLANNED	Requested	
1271	RQ206883	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUCKNOW_1(PG)-BAKSHI KA TALAB(UP) (UP) CKT-1	UPPTCL	D	FOR LBB RELAY RETROFITMENT WORK	22/Feb/2025	10:00	22/Feb/2025	18:00		PLANNED	Requested	
1272	RQ206855	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SOHAWAL(PG)-BAHRAICH(UP) (UP) CKT-1	UPPTCL	D	For Relay Testing & scheme updation	21/Feb/2025	09:00	21/Feb/2025	18:00		PLANNED	Requested	
1273	RQ206854	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SOHAWAL(PG)-GONDA(UP) (UP) CKT-1	UPPTCL	D	For Relay Testing & scheme updation	20/Feb/2025	09:00	20/Feb/2025	18:00		PLANNED	Requested	
1274	RQ206882	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KURSI ROAD(UP)-LUCKNOW_1(PG) (UP) CKT-2	UPPTCL	D	FOR LBB RELAY RETROFITMENT WORK	19/Feb/2025	10:00	19/Feb/2025	18:00		PLANNED	Requested	
1275	RQ206881	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHINHAT(UP)-LUCKNOW_1(PG) (UP) CKT-1	UPPTCL	D	LBB retrofitment work	17/Feb/2025	10:00	17/Feb/2025	18:00		PLANNED	Requested	
1276	RQ206870	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GORAKHPUR(PG)-GOLA(UP) (UP) CKT-2	UPPTCL	D	AMP Work	17/Feb/2025	09:00	17/Feb/2025	18:00		PLANNED	Requested	
1277	RQ206879	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KURSI ROAD(UP)-LUCKNOW_1(PG) (UP) CKT-1	UPPTCL	D	FOR LBB RELAY RETROFITMENT WORK	15/Feb/2025	10:00	15/Feb/2025	18:00		PLANNED	Requested	
1278	RQ206917	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUCKNOW_1(PG)-KANDUNI (UP) CKT-2	UPPTCL	D	FOR LBB RELAY RETROFITMENT WORK	13/Feb/2025	10:00	13/Feb/2025	18:00		PLANNED	Requested	
1279	RQ206876	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUCKNOW_1(PG)-KANDUNI (UP) CKT-1	UPPTCL	D	FOR LBB RELAY RETROFITMENT WORK AT 400KV LUCKNOW	13/Feb/2025	10:00	13/Feb/2025	18:00		PLANNED	Requested	
1280	RQ206976	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAR(NT)-RAEBAREILLY(PG) (UP) CKT-2	UPPTCL	D	TAN DELTA OF CT, IR OF LA etc	11/Feb/2025	10:00	11/Feb/2025	18:00		PLANNED	Requested	
1281	RQ206853	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SOHAWAL(PG)-AYODHYA (UP) (UP) CKT-1	UPPTCL	D	For Relay Testing & scheme updation	05/Feb/2025	09:00	05/Feb/2025	17:00		PLANNED	Requested	
1282	RQ206678	OCC_227	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARSAWAN(UP)-KHODRI(UK) (UP) CKT-1	UPPTCL	C	Work of Height Raising of Tower of 220 kv S/C Khodri-Sarsawa Transmission line Crossing DFCIL CORRIDOR Track	02/Feb/2025	08:00	11/Feb/2025	18:00		PLANNED	Requested	
1283	RQ206320	OCC_227	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-1	DTL	D	For general maintenance work.	20/Feb/2025	10:00	20/Feb/2025	17:00		PLANNED	Requested	
1284	RQ206321	OCC_227	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-2	DTL	D	For general maintenance work.	13/Feb/2025	10:00	13/Feb/2025	17:00		PLANNED	Requested	
1285	RQ206405	OCC_227	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-BHARATPUR(RS) (PG) CKT-1	POWERGRID, RRVPNL	D	maintenance of line and bay at 220KV GSS RVPN, Bharatpur	20/Feb/2025	08:00	20/Feb/2025	18:00		PLANNED	Requested	
1286	RQ206848	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-BHARATPUR(RS) (PG) CKT-1	POWERGRID, RRVPNL	D	Rectification of shutdown nature defects	06/Feb/2025	08:00	06/Feb/2025	18:00		PLANNED	Requested	
1287	RQ206851	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SIKANDRA(UP)-SAIFAI (UP) (PG) CKT-1	POWERGRID, UPPTCL	D	AMP Work	18/Feb/2025	09:00	18/Feb/2025	18:00		PLANNED	Requested	
1288	RQ206859	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-KIDWAI NAGAR KANPUR (UP) (PG) CKT-1	POWERGRID, UPPTCL	D	AMP of line bay equipment at Kanpur	06/Feb/2025	08:00	06/Feb/2025	18:00		PLANNED	Requested	
1289	RQ206846	OCC_227	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-KIRAWALI(UP) (PG) CKT-1	POWERGRID, UPPTCL	D	Rectification of shutdown nature defects	04/Feb/2025	08:00	04/Feb/2025	18:00		PLANNED	Requested	

1290	RQ206637	OCC_227	slcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHOWADHI (JK)-GLADNI(DD) (PDD JK) CKT-1	POWERGRID, PDD JK	D	P reventr ve maintenance works in the outdoor r 220/132/ 33 kv switchya rd inc lud ing replacement of worn out lumpers / droppers and allied clamps etc. Since, the work has to be done in the o utdoo r switchya rd, which involves j Lr m pers connected to BUSBARS, as such shutajown ot 220 KV SourLe ines IS reo Lr r red to _rsrrre safety ot both men & materlal worlrrng in the outdoor yarr1.	16/Feb/2025	10:00	16/Feb/2025	15:00	30.40 MW oad may be shifted and fed from the sister 220 KV grids subject to real time oading and avallability of power from these grids. Rest 180 N/IW load (approx) shal Oe ,ffected.	PLANNED	Requested
1291	RQ205519	OCC_227	cpcc2_sd	BUS	220KV BUS 2 AT PANCHKULA(PG)		D	For AMP work.	27/Feb/2025	09:30	28/Feb/2025	18:00	Kindly approve.	PLANNED	Requested
1292	RQ206121	OCC_227	cpcc1_sd	BUS	220KV BUS 1 AT BHIWADI(PG)		D	Retrofitting and testing of electromechanical LBB relays with numerical LBB relays in 220KV Neeran main bay and distance relay testing	27/Feb/2025	08:00	27/Feb/2025	13:00		PLANNED	Requested
1293	RQ206094	OCC_227	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 4		D	Bay Extension Work and LBB Testing	25/Feb/2025	17:00	26/Feb/2025	23:00		PLANNED	Requested
1294	RQ206120	OCC_227	cpcc1_sd	BUS	220KV BUS 2 AT BHIWADI(PG)		D	Retrofitting and testing of electromechanical LBB relays with numerical LBB relays in 220KV Kushkhera main bay and distance relay testing	25/Feb/2025	08:00	25/Feb/2025	13:00		PLANNED	Requested
1295	RQ206119	OCC_227	cpcc1_sd	BUS	220KV BUS 2 AT BHIWADI(PG)		D	Retrofitting and testing of electromechanical LBB relays with numerical LBB relays in 220KV Mau main bay and distance relay testing	24/Feb/2025	08:00	24/Feb/2025	13:00		PLANNED	Requested
1296	RQ206093	OCC_227	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 3		D	Bay Extension Work and LBB Testing	23/Feb/2025	17:00	24/Feb/2025	23:00		PLANNED	Requested
1297	RQ206118	OCC_227	cpcc1_sd	BUS	220KV BUS 1 AT BHIWADI(PG)		D	Retrofitting and testing of electromechanical LBB relays with numerical LBB relays in 220KV Bawal main bay and distance relay testing	22/Feb/2025	08:00	22/Feb/2025	13:00		PLANNED	Requested
1298	RQ206032	OCC_227	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 8		D	FOR AMP WORK	21/Feb/2025	17:00	22/Feb/2025	23:00		PLANNED	Requested
1299	RQ206092	OCC_227	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 2		D	Bay Extension Work and LBB Testing	21/Feb/2025	17:00	22/Feb/2025	23:00		PLANNED	Requested
1300	RQ206098	OCC_227	cpcc1_sd	BUS	220KV BUS 2 AT KANKROLI(PG)		D	FOR FIRMWARE UPGRADATION OF BUS BAR RELAY	21/Feb/2025	09:00	21/Feb/2025	18:00		PLANNED	Requested
1301	RQ206117	OCC_227	cpcc1_sd	BUS	220KV BUS 1 AT BHIWADI(PG)		D	Retrofitting and testing of electromechanical LBB relays in 220KV Rewari-2 main Bay with numerical LBB relays and distance relay testing	21/Feb/2025	08:00	21/Feb/2025	13:00		PLANNED	Requested
1302	RQ205518	OCC_227	cpcc2_sd	BUS	220KV BUS 1 AT PANCHKULA(PG)		D	For AMP work.	20/Feb/2025	09:30	21/Feb/2025	18:00	Kindly approve.	PLANNED	Requested
1303	RQ206097	OCC_227	cpcc1_sd	BUS	220KV BUS 1 AT KANKROLI(PG)		D	FOR FIRMWARE UPGRADATION OF BUS BAR RELAY	20/Feb/2025	09:00	20/Feb/2025	18:00		PLANNED	Requested
1304	RQ206116	OCC_227	cpcc1_sd	BUS	220KV BUS 1 AT BHIWADI(PG)		D	Retrofitting and testing of electromechanical LBB relays in 220kv Rewari-1 main Bay with numerical LBB relays and distance relay testing	20/Feb/2025	08:00	20/Feb/2025	13:00		PLANNED	Requested
1305	RQ206130	OCC_227	cpcc1_sd	BUS	220KV BUS 2 AT ROORKEE(PG)		D	For Hot spot rectification and isolator alignment	20/Feb/2025	08:00	20/Feb/2025	18:00		PLANNED	Requested
1306	RQ206031	OCC_227	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 7		D	FOR AMP WORK	19/Feb/2025	17:00	20/Feb/2025	23:00		PLANNED	Requested
1307	RQ206091	OCC_227	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 1		D	Bay Extension Work and LBB Testing	19/Feb/2025	17:00	20/Feb/2025	23:00		PLANNED	Requested
1308	RQ206109	OCC_227	cpcc1_sd	BUS	220KV BUS 2 AT JAIPUR SOUTH(PG)		D	AMP Work	19/Feb/2025	09:00	19/Feb/2025	18:00		PLANNED	Requested
1309	RQ206115	OCC_227	cpcc1_sd	BUS	220KV BUS 2 AT BHIWADI(PG)		D	Retrofitting and testing of electromechanical LBB relays in 220kv Bhiwadi-2 main Bay with numerical LBB relays and distance relay testing	19/Feb/2025	08:00	19/Feb/2025	13:00		PLANNED	Requested
1310	RQ206138	OCC_227	cpcc1_sd	BUS	220KV BUS 2 AT KOTPUTLI(PG)		D	For Bay Extension work at 400 kv Kotputli Substation	19/Feb/2025	08:00	19/Feb/2025	18:00		PLANNED	Requested
1311	RQ206114	OCC_227	cpcc1_sd	BUS	220KV BUS 1 AT BHIWADI(PG)		D	retrofitting and testing of electromechanical LBB relays in 220KV Bhiwadi-1 main bay with numerical LBB relays and distance relay testing	18/Feb/2025	08:00	18/Feb/2025	13:00		PLANNED	Requested
1312	RQ206129	OCC_227	cpcc1_sd	BUS	220KV BUS 1 AT ROORKEE(PG)		D	For Hot spot rectification and isolator alignment	18/Feb/2025	08:00	18/Feb/2025	18:00		PLANNED	Requested
1313	RQ206030	OCC_227	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 6		D	FOR AMP WORK	17/Feb/2025	17:00	18/Feb/2025	23:00		PLANNED	Requested
1314	RQ206108	OCC_227	cpcc1_sd	BUS	220KV BUS 1 AT JAIPUR SOUTH(PG)		D	AMP Work	17/Feb/2025	09:00	17/Feb/2025	18:00		PLANNED	Requested
1315	RQ206137	OCC_227	cpcc1_sd	BUS	220KV BUS 1 AT KOTPUTLI(PG)		D	For Bay Extension work at 400 kv Kotputli Substation	17/Feb/2025	08:00	17/Feb/2025	18:00		PLANNED	Requested
1316	RQ206029	OCC_227	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 5		D	FOR AMP WORK	15/Feb/2025	17:00	16/Feb/2025	23:00		PLANNED	Requested
1317	RQ206028	OCC_227	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 4		D	FOR AMP WORK	13/Feb/2025	17:00	14/Feb/2025	23:00		PLANNED	Requested

1318	RQ206472	OCC_227	cpcc2_sd	BUS	220KV BUS 2 AT LUDHIANA(PG)		D	For AMP work.	13/Feb/2025	09:00	15/Feb/2025	18:00	Kindly approve.	PLANNED	Requested	
1319	RQ206124	OCC_227	cpcc1_sd	BUS	220KV BUS 2 AT BHIWADI(PG)		D	Retrofitting and testing of electromechanical LBB relays with numerical LBB relays in 220kv side main bay of ICT-2 and distance relay testing	13/Feb/2025	08:00	13/Feb/2025	13:00		PLANNED	Requested	
1320	RQ206147	OCC_227	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSLS) - BUS 3		D	For Bay Extension works/ construction activities	12/Feb/2025	17:00	18/Feb/2025	23:30		PLANNED	Requested	
1321	RQ206148	OCC_227	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSLS) - BUS 4		D	For Bay Extension works/ construction activities	12/Feb/2025	17:00	18/Feb/2025	23:30		PLANNED	Requested	
1322	RQ205521	OCC_227	cpcc2_sd	BUS	220KV BUS 1 AT AMRITSAR(PG)		D	For AMP work.	12/Feb/2025	10:00	13/Feb/2025	18:00	Kindly approve.	PLANNED	Requested	
1323	RQ206123	OCC_227	cpcc1_sd	BUS	220KV BUS 1 AT BHIWADI(PG)		D	Retrofitting and testing of electromechanical LBB relays with numerical LBB relays in 220KV side main bay of ICT-2 and distance relay testing	12/Feb/2025	08:00	12/Feb/2025	13:00		PLANNED	Requested	
1324	RQ206151	OCC_227	cpcc1_sd	BUS	220KV BUS 3 AT SAHARANPUR(PG)		D	FOR AMP WORK	11/Feb/2025	09:00	11/Feb/2025	18:00		PLANNED	Requested	
1325	RQ206122	OCC_227	cpcc1_sd	BUS	220KV BUS 1 AT BHIWADI(PG)		D	Retrofitting and testing of electromechanical LBB relays with numerical LBB relays in 220KV side main bay of ICT-1 and distance relay testing	11/Feb/2025	08:00	11/Feb/2025	13:00		PLANNED	Requested	
1326	RQ205520	OCC_227	cpcc2_sd	BUS	220KV BUS 2 AT AMRITSAR(PG)		D	For AMP work.	10/Feb/2025	10:00	11/Feb/2025	18:00	Kindly approve.	PLANNED	Requested	
1327	RQ206474	OCC_227	cpcc2_sd	BUS	220KV BUS 1 AT KATHAL(PG)		D	Shutdown required for installation of BPI to provide additional support for Bus	10/Feb/2025	09:30	15/Feb/2025	18:00	Kindly approve.	PLANNED	Requested	
1328	RQ206479	OCC_227	cpcc2_sd	BUS	220KV BUS 1 AT JALANDHAR(PG)		D	FOR AMP WORK	10/Feb/2025	09:00	10/Feb/2025	18:00	Kindly approve.	PLANNED	Requested	
1329	RQ206471	OCC_227	cpcc2_sd	BUS	220KV BUS 1 AT LUDHIANA(PG)		D	For AMP work.	10/Feb/2025	09:00	12/Feb/2025	18:00	Kindly approve.	PLANNED	Requested	
1330	RQ206099	OCC_227	cpcc1_sd	BUS	220KV BUS 1 AT BAGHPAT(PG)		C	Rectification of P.D defect in 220KV Main Bus-1	10/Feb/2025	09:00	13/Feb/2025	20:00		PLANNED	Requested	
1331	RQ205529	OCC_227	cpcc2_sd	BUS	220KV BUS 2 AT PATIALA(PG)		D	For AMP work.	10/Feb/2025	08:00	11/Feb/2025	18:00	Kindly approve.	PLANNED	Requested	
1332	RQ206134	OCC_227	cpcc1_sd	BUS	220KV BUS 2 AT KOTPUTLI(PG)		D	For Bay Extension work at 400 kv Kotputli Substation	10/Feb/2025	08:00	11/Feb/2025	18:00		PLANNED	Requested	
1333	RQ206027	OCC_227	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 3		D	FOR AMP WORK	09/Feb/2025	17:00	10/Feb/2025	23:00		PLANNED	Requested	
1334	RQ206476	OCC_227	cpcc2_sd	BUS	220KV BUS 2 AT MOGA(PG)		D	Bus Bar relay retrofitting work & hotspot attending work	08/Feb/2025	08:00	09/Feb/2025	18:00	Kindly approve.	PLANNED	Requested	
1335	RQ206133	OCC_227	cpcc1_sd	BUS	220KV BUS 1 AT KOTPUTLI(PG)		D	For Bay Extension work at 400 kv Kotputli Substation	07/Feb/2025	08:00	08/Feb/2025	18:00		PLANNED	Requested	
1336	RQ206113	OCC_227	cpcc1_sd	BUS	220KV BUS 1 AT SONIPATI(PG)		D	AMP Work	06/Feb/2025	10:00	06/Feb/2025	18:00		PLANNED	Requested	
1337	RQ205528	OCC_227	cpcc2_sd	BUS	220KV BUS 1 AT PATIALA(PG)		D	For AMP work.	06/Feb/2025	08:00	07/Feb/2025	18:00	Kindly approve.	PLANNED	Requested	
1338	RQ206475	OCC_227	cpcc2_sd	BUS	220KV BUS 1 AT MOGA(PG)		D	Bus Bar relay retrofitting work & hotspot attending work	06/Feb/2025	08:00	07/Feb/2025	18:00	Kindly approve.	PLANNED	Requested	
1339	RQ206146	OCC_227	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSLS) - BUS 2		D	For Bay Extension works/ construction activities	05/Feb/2025	17:00	11/Feb/2025	23:30		PLANNED	Requested	
1340	RQ206026	OCC_227	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 2		D	For erection & Commissioning work of bay extension of 400kv/220KV ICT 10 Dia at Fatehgarh 2 RS INFRA	05/Feb/2025	17:00	08/Feb/2025	23:00		PLANNED	Requested	
1341	RQ206145	OCC_227	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSLS) - BUS 1		D	For Bay Extension works/ construction activities	03/Feb/2025	17:00	09/Feb/2025	23:30		PLANNED	Requested	
1342	RQ206473	OCC_227	cpcc2_sd	BUS	220KV BUS 1 AT KATHAL(PG)		D	Shutdown required for installation of BPI to provide additional support for Bus	03/Feb/2025	09:30	08/Feb/2025	18:00	Kindly approve.	PLANNED	Requested	
1343	RQ206126	OCC_227	cpcc1_sd	BUS	220 KV KURUKSHETRA(PG) - BUS 2		D	FOR AMP	02/Feb/2025	08:00	07/Feb/2025	18:00		PLANNED	Requested	
1344	RQ206125	OCC_227	cpcc1_sd	BUS	220 KV KURUKSHETRA(PG) - BUS 1		D	FOR AMP	02/Feb/2025	08:00	02/Feb/2025	18:00		PLANNED	Requested	
1345	RQ206025	OCC_227	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 1		D	For erection & Commissioning work of bay extension of 400kv/220KV ICT 10 Dia at Fatehgarh 2 RS INFRA	01/Feb/2025	17:00	04/Feb/2025	23:00		PLANNED	Requested	
1346	RQ206732	OCC_227	cpcc3_sd	BUS	220KV BUS 2 AT ALLAHABAD(PG)	POWERGRID	C	For Busbar Relay retrofitting and AMP Works	25/Feb/2025	08:00	28/Feb/2025	18:00		PLANNED	Requested	
1347	RQ206731	OCC_227	cpcc3_sd	BUS	220KV BUS 1 AT ALLAHABAD(PG)	POWERGRID	C	For Busbar Relay retrofitting and AMP Works	22/Feb/2025	08:00	24/Feb/2025	18:00		PLANNED	Requested	
1348	RQ206739	OCC_227	cpcc3_sd	BUS	220KV BUS 3 AT SOHAWAL(PG)	POWERGRID	D	Transfer bus AMP Work	15/Feb/2025	09:00	15/Feb/2025	18:00		PLANNED	Requested	
1349	RQ206740	OCC_227	cpcc3_sd	BUS	220KV BUS 2 AT GORAKHPUR(PG)	POWERGRID	D	AMP Work	14/Feb/2025	09:00	14/Feb/2025	18:00		PLANNED	Requested	
1350	RQ206721	OCC_227	cpcc3_sd	BUS	220KV BUS 2 AT RAEBAREILLY(PG)	POWERGRID	D	AMP Work	06/Feb/2025	08:00	06/Feb/2025	18:00		PLANNED	Requested	
1351	RQ206743	OCC_227	cpcc3_sd	BUS	220KV BUS 2 AT LUCKNOW_1(PG)	POWERGRID	D	FOR BUSBAR RELAY RETROFITMENT WORK FOR BUSBAR RELAY RETROFITMENT WORK	05/Feb/2025	08:00	05/Feb/2025	18:00		PLANNED	Requested	
1352	RQ206720	OCC_227	cpcc3_sd	BUS	220KV BUS 1 AT RAEBAREILLY(PG)	POWERGRID	D	AMP Work	04/Feb/2025	08:00	04/Feb/2025	18:00		PLANNED	Requested	
1353	RQ206736	OCC_227	cpcc3_sd	BUS	220 KV PITHORAGARH(PG) - BUS 1	POWERGRID	D	Retrofit of 220 KV BUS BAR Panel at Pithoragarh	03/Feb/2025	09:00	03/Feb/2025	18:00		PLANNED	Requested	
1354	RQ206742	OCC_227	cpcc3_sd	BUS	220KV BUS 1 AT LUCKNOW_1(PG)	POWERGRID	D	FOR BUSBAR RELAY RETROFITMENT WORK	03/Feb/2025	08:00	03/Feb/2025	18:00		PLANNED	Requested	

1355	RQ206679	OCC_227	slchp_sd	BUS	220KV BUS 1 AT JESSORE(HP)	HPSEB	D	220 KV Bus A & Bus B along all 220 KV Feeders (Pong, RSD, Baira Siul) at both end for safety purposes.	24/Feb/2025	09:00	24/Feb/2025	17:00		PLANNED	Requested	
1356	RQ206680	OCC_227	slchp_sd	BUS	220KV BUS 2 AT JESSORE(HP)	HPSEB	D	220 KV Bus A & Bus B along all 220 KV Feeders (Pong, RSD, Baira Siul) at both end for safety purposes.	24/Feb/2025	09:00	24/Feb/2025	17:00		PLANNED	Requested	
1357	RQ206617	OCC_227	bbmb_sd	BUS	220KV BUS 1 AT DELHI RR(BB)	BBMB	D	Quarterly Mtc.	24/Feb/2025	08:00	24/Feb/2025	18:00		PLANNED	Requested	
1358	RQ206616	OCC_227	bbmb_sd	BUS	220KV BUS 3 AT PONG(BB)	BBMB	D	Half yearly mtc.	23/Feb/2025	08:00	24/Feb/2025	18:00		PLANNED	Requested	
1359	RQ206768	OCC_227	ntpcos_sd	BUS	220KV BUS 2 AT ANTA(NT)	NTPC	C	main bus oh	24/Feb/2025	08:00	25/Feb/2025	18:00	to be taken from 24th to 25th Jan 25. But due to system date constraint, could not be applied for the said date.	PLANNED	Requested	
1360	RQ206765	OCC_227	ntpcos_sd	BUS	220KV BUS 1 AT ANTA(NT)	NTPC	C	main bus oh	22/Feb/2025	08:00	23/Feb/2025	18:00	to be taken from 22nd to 23rd Jan 25. But due to system date constraint, could not be applied for the said date.	PLANNED	Requested	
1361	RQ206764	OCC_227	ntpcos_sd	BUS	220KV BUS 2 AT ANTA(NT)	NTPC	C	main bus oh	20/Feb/2025	08:00	21/Feb/2025	18:00	to be taken from 20th to 21st Jan 25. But due to system date constraint, could not be applied for the said date.	PLANNED	Requested	
1362	RQ206661	OCC_227	ntpcncr_sd	BUS	220KV BUS 1 AT ANTA(NT)	NTPC	C	minor outage	13/Feb/2025	00:00	13/Feb/2025	23:59	Outage	PLANNED	Requested	
1363	RQ206664	OCC_227	ntpcncr_sd	BUS	220KV BUS 2 AT ANTA(NT)	NTPC	C	minor outage	11/Feb/2025	00:00	12/Feb/2025	23:59	Outage	PLANNED	Requested	
1364	RQ206663	OCC_227	ntpcncr_sd	BUS	220KV BUS 2 AT ANTA(NT)	NTPC	C	minor outage	07/Feb/2025	00:00	08/Feb/2025	23:59	Outage	PLANNED	Requested	
1365	RQ206665	OCC_227	ntpcncr_sd	BUS	220KV BUS 3 AT ANTA(NT)	NTPC	C	minor outage	06/Feb/2025	00:00	08/Feb/2025	23:59	Outage	PLANNED	Requested	
1366	RQ206660	OCC_227	ntpcncr_sd	BUS	220KV BUS 1 AT ANTA(NT)	NTPC	C	minor outage	05/Feb/2025	00:00	06/Feb/2025	23:59	Outage	PLANNED	Requested	
1367	RQ206662	OCC_227	ntpcncr_sd	BUS	220KV BUS 2 AT ANTA(NT)	NTPC	C	minor outage	03/Feb/2025	00:00	04/Feb/2025	23:59	Outage	PLANNED	Requested	
1368	RQ206244	OCC_227	stupu_sd	BUS	220 KV PANKI(UP) - BUS 1	UPPTCL	C	* SHUTDOWN OF 220KV MAIN BUS I FOR REPLACEMENT OF 220MV MAIN BUS-I SINGLE ->X MOOSE TO TWIN MOOSE CONDUCTOR.	23/Feb/2025	10:00	28/Feb/2025	17:00		PLANNED	Requested	
1369	RQ206245	OCC_227	stupu_sd	BUS	220 KV PANKI(UP) - BUS 2	UPPTCL	C	* SHUTDOWN OF 220KV MAIN BUS-II FOR REPLACEMENT OF 220KV MAIN BUS-II ->X SINGLE MOOSE TO TWIN MOOSE CONDUCTOR	16/Feb/2025	10:00	22/Feb/2025	17:00		PLANNED	Requested	
1370	RQ206638	OCC_227	slcjk_sd	BUS	220KV BUS 1 AT GLADNI(PDD)	PDD JK	D	P reventr ve maintenance works in the outdoor r 220/132/ 33 kv switchya rd inc lud ing replacement of worn out lumpers / droppers and allied clamps etc. Since, the work has to be done in the o utdoo r switchya rd, which rnvolves j Lr m pers connected to BUSBARS, as such shutajown ot 220 KV SourLe ines IS reo Lr r red to .rsrrre safety of both men & materlal worlirrg in the outdoor yarr1.	16/Feb/2025	10:00	16/Feb/2025	15:00	30 40 MW oad may be shifted and fed from the slier 220 KV grids subctet to real time oading and avallability of power from these grids. Rest 180 N/IW load (approx) shal 0e .,ffected.	PLANNED	Requested	
1371	RQ206639	OCC_227	slcjk_sd	BUS	220KV BUS 2 AT GLADNI(PDD)	PDD JK	D	P reventr ve maintenance works in the outdoor r 220/132/ 33 kv switchya rd inc lud ing replacement of worn out lumpers / droppers and allied clamps etc. Since, the work has to be done in the o utdoo r switchya rd, which rnvolves j Lr m pers connected to BUSBARS, as such shutajown ot 220 KV SourLe ines IS reo Lr r red to .rsrrre safety of both men & materlal worlirrg in the outdoor yarr1.	16/Feb/2025	10:00	16/Feb/2025	15:00	30 40 MW oad may be shifted and fed from the slier 220 KV grids subctet to real time oading and avallability of power from these grids. Rest 180 N/IW load (approx) shal 0e .,ffected.	PLANNED	Requested	
1372	RQ206521	OCC_227	epcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV KATHUA(JK)-MAHANPUR(JK) (PG) CKT-1	PDD JK	D	For AMP of Line Equipments at Mahanpur.	28/Feb/2025	09:00	28/Feb/2025	11:00	Kindly approve.	PLANNED	Requested	
1373	RQ206537	OCC_227	epcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-KATHUA(JK) (PG) CKT-1	PDD JK	D	Replacement of Puntured insulator at Loc No. 28 detected during online PID.	18/Feb/2025	09:00	18/Feb/2025	18:00	Kindly approve.	PLANNED	Requested	
1374	RQ206538	OCC_227	epcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-MAHANPUR(PDD) (PG) CKT-1	PDD JK	D	Non auto mode required for safety purpose.	18/Feb/2025	09:00	18/Feb/2025	18:00	Kindly approve.	PLANNED	Requested	
1375	RQ206080	OCC_227	slcyps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	26/Feb/2025	08:00	26/Feb/2025	18:00		PLANNED	Requested	
1376	RQ206066	OCC_227	slcyps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	20/Feb/2025	08:00	20/Feb/2025	18:00		PLANNED	Requested	

1377	RQ206056	OCC_227	slccps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (P5) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	14/Feb/2025	08:00	14/Feb/2025	18:00			PLANNED	Requested	
1378	RQ206039	OCC_227	slccps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (P5) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	06/Feb/2025	08:00	06/Feb/2025	18:00			PLANNED	Requested	
1379	RQ206501	OCC_227	slccrs_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SHEOPUR(MP)-KHANDAR(RS) (MPSEB) CKT-1	MPSEB,RRVPNL	D	for Charging line from 132kV GSS khandar to LLO point (510) for antitheft purpose and Quarterly Maintenance of bay equipment at 132kV GSS khandar	24/Feb/2025	08:00	24/Feb/2025	18:00			PLANNED	Requested	
1380	RQ206409	OCC_227	slccrs_sd	AC TRANSMISSION LINE CIRCUIT	132 KV AMARPURATHEDI(RS)-HISAR(BB) (RS) CKT-1	RRVPNL	D	for Tree Trimming and line patrolling work	21/Feb/2025	08:00	21/Feb/2025	18:00			PLANNED	Requested	
1381	RQ206963	OCC_227	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	132 KV PANIPAT(BBMB)-SONIPAT(HV) (HVPNL) CKT-1	HVPNL	D	Quarterly maintenance	20/Feb/2025	08:00	20/Feb/2025	18:00			PLANNED	Requested	
1382	RQ206737	OCC_227	cpcc3_sd	BUS	132 KV PITHORAGARH(PG)-BUS 1	POWERGRID	D	Retrofit of 132 KV BUS BAR Panel at Pithoragarh	06/Feb/2025	09:00	06/Feb/2025	18:00			PLANNED	Requested	
1383	RQ206206	OCC_227	cpcc1_sd	BR/BSR/MSC/M SR	25 MVAR BUS REACTOR NO 1 AT 220 KV JIND(PG)	POWERGRID	D	FOR AMP WORK	07/Feb/2025	08:00	07/Feb/2025	18:00			PLANNED	Requested	
1384	RQ206667	OCC_227	ntpcncr_sd	BAY	208 MAIN BAY - 220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2 (POWERGRID)	POWERGRID	C	minor outage	11/Feb/2025	00:00	13/Feb/2025	23:59	Outage		PLANNED	Requested	
1385	RQ206288	OCC_227	cpcc1_sd	BAY	204 BUS COUPLER BAY - 220KV BUS 1 AT BAGHPAT(PG) (POWERGRID) AND 220KV BUS 2 AT BAGHPAT(PG) AT 220 KV BAGHPAT(PG) (POWERGRID)	POWERGRID	C	Rectification of P.D defect in 220kV Main Bus-1	10/Feb/2025	08:00	13/Feb/2025	18:00	Along with 220kV Main Bus-1 and along with requested transmission line.		PLANNED	Requested	
1386	RQ206924	OCC_227	cpcc3_sd	HVDC POLE	70 KV VINDHYACHAL(PG) POLE-2	POWERGRID	C	AMP Work	19/Feb/2025	08:00	22/Feb/2025	18:00			PLANNED	Requested	
1387	RQ206928	OCC_227	cpcc3_sd	TCSC	TCSC OF 400 KV GORAKHPUR-MUZAFFARPUR (PG) CKT-2 AT GORAKHPUR(PG)	POWERGRID	D	AMP Work	26/Feb/2025	08:00	28/Feb/2025	18:00	NRPC and NLDC is requested to kindly send this to ERPC for approval		PLANNED	Requested	
1388	RQ206929	OCC_227	cpcc3_sd	TCSC	TCSC OF 400 KV GORAKHPUR-MUZAFFARPUR (PG) CKT-1 AT GORAKHPUR(PG)	POWERGRID	D	AMP Work	23/Feb/2025	08:00	25/Feb/2025	18:00	NRPC and NLDC is requested to kindly send this to ERPC for approval		PLANNED	Requested	
1389	RQ206587	OCC_227	cpcc2_sd	SVC/STATCOM	SVC No 1(-400/+600MVAR) at 400 KV Ludhiana(PG)	POWERGRID	D	FOR AMP WORK	17/Feb/2025	09:00	17/Feb/2025	18:00	kindly approve		PLANNED	Requested	
1390	RQ206925	OCC_227	cpcc3_sd	FSC	FSC(40%) OF 400 KV BALIA-SOHAWAL (PG) CKT-2 AT SOHAWAL(PG)	POWERGRID	D	AMP Work	17/Feb/2025	09:00	17/Feb/2025	18:00			PLANNED	Requested	
1391	RQ206926	OCC_227	cpcc3_sd	FSC	FSC(40%) OF 400 KV BALIA-SOHAWAL (PG) CKT-1 AT SOHAWAL(PG)	POWERGRID	D	AMP Work	16/Feb/2025	09:00	16/Feb/2025	18:00			PLANNED	Requested	
1392	RQ206268	OCC_227	cpcc1_sd	SVC/STATCOM	SVC No 1(-300/+400MVAR) at 400 KV Kankroll(PG)	POWERGRID	D	FOR DEWEEDING OF MV YARD	15/Feb/2025	08:00	15/Feb/2025	18:00			PLANNED	Requested	
1393	RQ206270	OCC_227	cpcc1_sd	SVC/STATCOM	STATCOM No 2(-425/+550MVAR) at 400 KV Fatehgarh_III(PG)	POWERGRID	D	FOR AMP WORK	04/Feb/2025	17:00	06/Feb/2025	23:00			PLANNED	Requested	
1394	RQ206269	OCC_227	cpcc1_sd	SVC/STATCOM	STATCOM No 1(-425/+550MVAR) at 400 KV Fatehgarh_III(PG)	POWERGRID	D	FOR AMP WORK	01/Feb/2025	17:00	03/Feb/2025	23:00			PLANNED	Requested	