



सत्यमेव जयते

भारत सरकार

Government of India

विद्युत मंत्रालय

Ministry of Power

उत्तर क्षेत्रीय विद्युत समिति

Northern Regional Power Committee

सं.:उ.क्षे.वि.स./प्रचालन/106/01/2025/85-126

दिनांक: 14.02.2025

विषय: उत्तर क्षेत्रीय विद्युत समिति की प्रचालन समन्वय उप- समिति की 228वीं बैठक में स्वीकृत आऊटेज कार्यक्रम की सूची।

Subject: Outage programme approved in the 228th OCC Meeting.

विद्युत् उत्पादन कंपनियों व पारेषण लाइसेंस धारकों द्वारा उत्पादन इकाइयों व पारेषण तंत्र के प्रस्तावित आऊटेज कार्यक्रमों को दिनांक 13.02.2025 में आयोजित प्रचालन समन्वय उप- समिति की 228 वीं बैठक में चर्चा करने के पश्चात आऊटेज कार्यक्रम की स्वीकृत सूची को उत्तर क्षेत्रीय विद्युत समिति के वेब पोर्टल पर उपलब्ध किया गया है। सभी आऊटेज कार्यक्रम संभावित हैं एवं वास्तविक काल में ग्रिड की स्थिति के अनुरूप प्रभावी होंगे। किसी प्रकार की त्रुटि होने पर दो कार्य दिवसों के भीतर हमें सूचित करने का कष्ट करें।

The outage programme of Generating Units and Transmission Lines proposed by Generating Companies and Transmission Licensees were discussed in the 228th OCC meeting held on 13.02.2025 and the approved list of outages program has been uploaded on NRPC web portal. All outage programmes are approved tentatively subject to real time grid conditions. Discrepancy, if any may kindly be intimated within two working days.

(ओमकिशोर)

कार्यपालक अभियंता (प्रचालन)

सेवा में,
प्रचालन समन्वय उप- समिति के सभी सदस्य।

APPROVED OUTAGE PROGRAM OF 228th OCC

Sr No	Reference Number	OCC Number	Name of Requesting Agency	Element Type	Element Name	Owner	Daily/Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	Request Type	Shutdown Status	Approved From Date	Approved From Time	Approved To Date	Approved To Time	OCC Remarks
1	RQ209354	OCC_228	adhydro_sd	GENERATING UNIT	96 MW AD HYDRO - UNIT 1		C	96 MW AD Hydro Unit # 1 Shutdown required on continuous basis from 01-Mar-2025 (00:00hrs) to 20-Mar-2025 (18:00 hrs) for repair / replacement work of Rotor CC Lead.	01/Mar/2025	00:00	20/Mar/2025	18:00	During shutdown period Generation Schedule of ADHPL will be managed by our other available Generating unit (96 MW AD Hydro Unit # 2).	PLANNED	Approved	06-Feb-25	00:00	20-Mar-25	18:00	unit outage availed from 06.02.2025
2	RQ210579	OCC_228	rampur_sd	GENERATING UNIT	68.67 MW RAMPUR HEP - UNIT 1		C	Annual Planned Maintenance of 68.67 MW Generating Unit#01 of Rampur HPS.	31/Mar/2025	00:00	09/Apr/2025	18:00	Annual Planned Maintenance	PLANNED	Approved	31-Mar-25	00:00	09-Apr-25	18:00	
3	RQ210573	OCC_228	rampur_sd	GENERATING UNIT	68.67 MW RAMPUR HEP - UNIT 1		C	Annual Planned Maintenance of PGV # 01 of 412MW Rampur HPS. For this The Unit#01 and Unit#02 will remain under shutdown simultaneously for the same period due to the maintenance of PGV#01.	26/Mar/2025	00:00	28/Mar/2025	18:00	Annual Planned Maintenance	PLANNED	Approved	26-Mar-25	00:00	28-Mar-25	18:00	
4	RQ210569	OCC_228	rampur_sd	GENERATING UNIT	68.67 MW RAMPUR HEP - UNIT 2		C	Annual Planned Maintenance of 68.67 MW Generating Unit#02 of Rampur HPS	20/Mar/2025	00:00	29/Mar/2025	18:00	Annual Planned Maintenance	PLANNED	Approved	20-Mar-25	00:00	29-Mar-25	18:00	
5	RQ209494	OCC_228	jhakri_sd	GENERATING UNIT	250 MW NATHPA-JHAKRI HPS - UNIT 2		C	Annual Planned Maintenance of 250MW Generating Unit#02 of NJHPS.	31/Mar/2025	00:00	09/Apr/2025	18:00	APM of Unit#02.	PLANNED	Approved	31-Mar-25	00:00	09-Apr-25	18:00	
6	RQ209496	OCC_228	jhakri_sd	GENERATING UNIT	250 MW NATHPA-JHAKRI HPS - UNIT 4		C	Annual Planned Maintenance of BFV # 02 of 1500MW NJHPS. For this The Unit#03 and Unit#04 will remain under shutdown simultaneously for the same period due to the maintenance of BFV#02.	26/Mar/2025	00:00	28/Mar/2025	18:00	APM of BFV#02	PLANNED	Approved	26-Mar-25	00:00	28-Mar-25	18:00	
7	RQ209495	OCC_228	jhakri_sd	GENERATING UNIT	250 MW NATHPA-JHAKRI HPS - UNIT 3		C	Annual Planned Maintenance of 250MW Generating Unit#03 of NJHPS.	20/Mar/2025	00:00	29/Mar/2025	18:00	APM of Unit#03	PLANNED	Approved	20-Mar-25	00:00	29-Mar-25	18:00	

8	RQ210611	OCC_228	ntpcos_sd	GENERATING UNIT	500 MW SINGRAULI STPS - UNIT 6	NTPC	C	BOILER+ Turbine COH + RLA + Generator overhaul	31/Mar/2025	00:00	15/May/2025	23:59		PLANNED	Rejected						Forum denied on account of peak demand month. However, NTPC has expressed its inability to run the machine beyond 31st March and stated that this shutdown may be considered as forced shutdown because of the deteriorating condition of the turbine and other condensor tubes etc. So accordingly OCC forum noted their statement. UPPMC denied consent.
9	RQ210606	OCC_228	ntpcos_sd	GENERATING UNIT	500 MW RIHANDI STPS - UNIT 2	NTPC	C	Overhauling of Boiler, Turbine & Generator	15/Mar/2025	00:00	08/May/2025	23:59		PLANNED	Rejected						Forum denied on account of peak demand month. However, NTPC has expressed its inability to run the machine beyond 31st March and stated that this shutdown may be considered as forced shutdown because of the deteriorating condition of the turbine and other condensor tubes etc. So accordingly OCC forum noted their statement. UPPMC denied consent.
10	RQ210602	OCC_228	ntpcos_sd	GENERATING UNIT	154.51 MW DADRI GPS - UNIT 5	NTPC	C	Overhauling	01/Mar/2025	00:00	26/Mar/2025	23:59	required from 20.02.25 to 26.03.25, but due to date constraint applied from 01.03.25	PLANNED	Approved	20-Feb-25	00:00	26-Mar-25	23:59		
11	RQ210626	OCC_228	ntpcos_sd	GENERATING UNIT	154.51 MW DADRI GPS - UNIT 6	NTPC	C	Dadri Gas Black Start DG OH from 15.02.25 to 15.03.25	01/Mar/2025	00:00	15/Mar/2025	23:59	required from 15.02.25 to 15.03.25, but due to date constraint applied from 01.03.25	PLANNED	Rejected						NRLDC intimated that approval is not required for DG overhauling. In absence of DG, black start would not be possible.
12	RQ210600	OCC_228	ntpcos_sd	GENERATING UNIT	130.19 MW DADRI GPS - UNIT 2	NTPC	C	Overhauling	01/Mar/2025	00:00	26/Mar/2025	23:59	required from 20.02.25 to 26.03.25, but due to date constraint applied from 01.03.25	PLANNED	Approved	20-Feb-25	00:00	26-Mar-25	23:59		
13	RQ210819	OCC_228	tehri_sd	GENERATING UNIT	250 MW TEHRI HPS - UNIT 1	THDC	C	Major Maintenance	21/Mar/2025	09:00	19/Apr/2025	23:59	Major Maintenance	PLANNED	Approved	21-Mar-25	09:00	19-Apr-25	23:59		
14	RQ209905	OCC_228	karcham_sd	GENERATING UNIT	250 MW KARCHAM WANGTOO HPS - UNIT 4	JSW	C	Annual Maintenance	12/Mar/2025	00:00	28/Mar/2025	23:59		PLANNED	Approved	12-Mar-25	00:00	28-Mar-25	23:59		
15	RQ209971	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2		D	for rectification of Shut down defects by Ajmer & for Resolution of Protection Discrepancies in Relays by Bhadla 2	26/Mar/2025	08:00	26/Mar/2025	18:00	for rectification of Shut down defects	PLANNED	Approved	26-Mar-25	16:30	26-Mar-25	23:00	TTC/ATC to be curtailed by 500MW in NR Export, to be availed from 16:30hrs. Subjected to WRPC Approval	

16	RQ209970	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AIMER-BHADLA_2 (PG) CKT-1		D	for rectification of Shut down defects by Ajmer & for Resolution of Protection Discrepancies in Relays by Bhadla 2	25/Mar/2025	08:00	25/Mar/2025	18:00	for rectification of Shut down defects	PLANNED	Approved	25-Mar-25	16:30	25-Mar-25	23:00	TTC/ATC to be curtailed by 500MW in NR Export, to be availed from 16:30hrs. Subjected to WRPC Approval
17	RQ209969	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2		D	for rectification of Shut down defects	22/Mar/2025	08:00	22/Mar/2025	18:00	for rectification of Shut down defects	PLANNED	Approved	22-Mar-25	16:30	22-Mar-25	23:00	TTC/ATC to be curtailed by 2950 MW in NR Export, to be availed from 16:30hrs. Subjected to WRPC Approval
18	RQ209968	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1		D	for rectification of Shut down defects	21/Mar/2025	08:00	21/Mar/2025	18:00	for rectification of Shut down defects	PLANNED	Approved	21-Mar-25	16:30	21-Mar-25	23:00	TTC/ATC to be curtailed by 2950 MW in NR Export, to be availed from 16:30hrs. Subjected to WRPC Approval
19	RQ209992	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1		D	Shutdown nature defects rectification & 1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PR-1&2 retrofitment (Viat Make) 4. WTI & OTI Modification work	18/Mar/2025	08:00	22/Mar/2025	18:00	DEFECT RECTIFICATION WORK	PLANNED	Approved	18-Mar-25	16:30	22-Mar-25	23:00	TTC/TTC to be curtailed by 450MW in NR Import,Subjected to WRPC Approval, to be availed from 16:30hrs.
20	RQ210100	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1		D	Shutdown nature defects rectification &1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP(TIMING,CRM,D CRM DEW POINT,COIL CURRENT) works . 3.PR-1&2 retrofitment (Viat Make). 4.WTI & OTI Modification work . 5.Distance Relay testing	17/Mar/2025	09:00	18/Mar/2025	18:00	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP(TIMING,CRM,DCRM DEW POINT,COIL CURRENT) works . 3.PR-1&2 retrofitment (Viat Make). 4.WTI & OTI Modification work . 5.Distance Relay testing	PLANNED	Approved	17-Mar-25	16:30	18-Mar-25	23:00	TTC/TTC to be curtailed by 200MW in NR Import,Subjected to WRPC Approval, to be availed from 16:30hrs.
21	RQ210118	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-MEERUT(PG) (PG) CKT-1		D	Replacement of Hot Spot identified Polymer Insulator at various locations	17/Mar/2025	09:00	17/Mar/2025	18:00		PLANNED	Approved	17-Mar-25	09:00	17-Mar-25	18:00	
22	RQ209978	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-2		D	Line Bay AMP work	15/Mar/2025	17:00	15/Mar/2025	23:00		PLANNED	Approved	15-Mar-25	17:00	15-Mar-25	23:00	
23	RQ209954	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBTL) CKT-4		D	To attend constructional Shut down nature Defects	11/Mar/2025	08:00	18/Mar/2025	20:00		PLANNED	Approved	11-Mar-25	16:30	18-Mar-25	23:00	to be availed from 16:30hrs.
24	RQ210005	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT 2		D	Rectification of Shutdown nature defects in line & Line bay AMP Work	10/Mar/2025	14:00	15/Mar/2025	22:00	Non-Auto mode of Other Ckt of line	PLANNED	Approved	10-Mar-25	16:30	15-Mar-25	23:00	to be availed from 16:30hrs.

25	RQ210099	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2		D	Shutdown nature defects rectification by Jaipur (S) & Bassi TLM and 1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PR-1&2 retrofitment (Viat Make) 4. WTI & OTI Modification work . 5.Distance Relay testing	10/Mar/2025	09:00	13/Mar/2025	18:00	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PR-1&2 retrofitment (Viat Make) 4. WTI & OTI Modification work . 5.Distance Relay testing	PLANNED	Approved	10-Mar-25	16:30	13-Mar-25	23:00	TTC/TTC to be curtailed by 450MW in NR Import, Subjected to WRPC Approval, to be availed from 16:30hrs.
26	RQ210052	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-ALIGARH (PG) CKT-1		D	SD Nature defect rectification	10/Mar/2025	08:00	12/Mar/2025	19:00		PLANNED	Approved	10-Mar-25	08:00	12-Mar-25	19:00	
27	RQ210110	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-2		D	Resolution of Protection Discrepancies in Relays	06/Mar/2025	18:00	06/Mar/2025	23:00		PLANNED	Approved	06-Mar-25	18:00	06-Mar-25	23:00	
28	RQ209975	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-2		D	For attending S/D nature defects	06/Mar/2025	08:00	06/Mar/2025	18:00	Non Auto of 765KV Ajmer-Chittor CK1	PLANNED	Approved	06-Mar-25	16:30	06-Mar-25	23:00	to be availed from 16:30hrs.
29	RQ210053	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-BHIWANI (PG) CKT-1		D	SD Nature defect rectification	06/Mar/2025	08:00	06/Mar/2025	19:00		PLANNED	Approved	06-Mar-25	08:00	06-Mar-25	19:00	
30	RQ210475	OCC_228	cpcc1_sd	BUS	765 KV KHETRI (PG) - BUS 1		D	FOR PUNCH POINT WORK IN BAY EXTENSION WORK UNDER PNTL	05/Mar/2025	09:00	06/Mar/2025	18:00		PLANNED	Approved	05-Mar-25	16:30	06-Mar-25	23:00	to be availed from 16:30hrs.
31	RQ209974	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-1		D	For attending S/D nature defects	05/Mar/2025	08:00	05/Mar/2025	18:00	Non Auto of 765KV Ajmer-Chittor CK2	PLANNED	Approved	05-Mar-25	16:30	05-Mar-25	23:00	to be availed from 16:30hrs.
32	RQ210051	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-JHATIKARA (PG) CKT-1		D	SD Nature defect rectification	04/Mar/2025	08:00	04/Mar/2025	19:00		PLANNED	Approved	04-Mar-25	08:00	04-Mar-25	19:00	
33	RQ209953	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBTL) CKT-3		D	To attend constructional Shut down nature Defects	04/Mar/2025	08:00	10/Mar/2025	20:00		PLANNED	Approved	04-Mar-25	08:00	10-Mar-25	20:00	to be availed from 16:30hrs.
34	RQ210109	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2		D	Primary Injection Test in Adjacent Bay	03/Mar/2025	18:00	03/Mar/2025	23:00		PLANNED	Approved	03-Mar-25	18:00	03-Mar-25	23:00	
35	RQ210004	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT 1		D	Rectification of Shutdown nature defects in line & Line AMP Work	03/Mar/2025	14:00	07/Mar/2025	22:00	Non-Auto mode of Other Ckt of line	PLANNED	Approved	03-Mar-25	16:30	07-Mar-25	23:00	to be availed from 16:30hrs.
36	RQ210476	OCC_228	cpcc1_sd	BUS	765 KV KHETRI (PG) - BUS 2		D	FOR PUNCH POINT WORK IN BAY EXTENSION WORK UNDER PNTL	03/Mar/2025	09:00	04/Mar/2025	18:00		PLANNED	Approved	03-Mar-25	16:30	04-Mar-25	23:00	to be availed from 16:30hrs.
37	RQ209995	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT 1		D	Attending Shutdown nature defects & installation of Bird Diverter	01/Mar/2025	15:00	31/Mar/2025	23:00	Non-Auto mode of Other Ckt of line	PLANNED	Approved	01-Mar-25	16:30	31-Mar-25	23:00	to be availed from 16:30hrs.

38	RQ209996	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT 2		D	Attending Shutdown nature defects & installation of Bird Diverter	01/Mar/2025	15:00	31/Mar/2025	23:00	Non-Auto mode of Other Ckt of line	PLANNED	Approved	01-Mar-25	16:30	31-Mar-25	23:00	to be availed from 16:30hrs.
39	RQ209997	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1		D	Attending Shutdown nature defects & installation of Bird Diverter	01/Mar/2025	15:00	31/Mar/2025	23:00	Non-Auto mode of Other Ckt of line	PLANNED	Approved	01-Mar-25	16:30	31-Mar-25	23:00	TTC/ATC to be curtailed by 500MW in NR Export, to be availed from 16:30hrs. Subjected to WRPC Approval
40	RQ209998	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2		D	Attending Shutdown nature defects & installation of Bird Diverter	01/Mar/2025	15:00	31/Mar/2025	23:00	Non-Auto mode of Other Ckt of line	PLANNED	Approved	01-Mar-25	16:30	31-Mar-25	23:00	TTC/ATC to be curtailed by 500MW in NR Export, to be availed from 16:30hrs. Subjected to WRPC Approval
41	RQ210095	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-1		C	NHAI Diversion work for Haridwar Ring Road(PIU Roorkee)	01/Mar/2025	09:00	15/Mar/2025	18:00	NHAI Diversion work for Haridwar Ring Road(PIU Roorkee)	PLANNED	Approved	01-Mar-25	09:00	15-Mar-25	18:00	
42	RQ210992	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BALIA-GAYA (PG) CKT-1	POWER GRID	D	Insulator replacement work by ER-1	24/Mar/2025	09:00	24/Mar/2025	17:30		PLANNED	Approved	24-Mar-25	09:00	24-Mar-25	17:30	Subjected to ERPC Approval.
43	RQ210947	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-GWALIOR (PG) CKT-1	POWER GRID	D	Installation of Counter weight on Gantry Tower Jumps. With A/R non auto of parallel circuit	20/Mar/2025	09:00	20/Mar/2025	18:00	WRPC consent required. NLDC and NRPC is requested to send this shutdown for WRPC approval	PLANNED	Approved	20-Mar-25	09:00	20-Mar-25	18:00	Subjected to WRPC Approval.
44	RQ210996	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-1	POWER GRID	D	Flashover insulator replacement work at loc 224 BY ER-1	04/Mar/2025	09:00	04/Mar/2025	17:30		PLANNED	Approved	04-Mar-25	09:00	04-Mar-25	17:30	Subjected to ERPC Approval.
45	RQ210945	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BALIA-GAYA (PG) CKT-1	POWER GRID	D	Insulator replacement work	03/Mar/2025	08:00	05/Mar/2025	18:00	ERPC consent required. NLDC and NRPC is requested to send this shutdown for ERPC approval	PLANNED	Approved	03-Mar-25	08:00	05-Mar-25	18:00	Subjected to ERPC Approval.
46	RQ211000	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI(PG)-VINDHYACHALPOL(PG) (PVTSL) CKT-2	PVTSL	D	Line Terminal Equipment AMP at Vindhyachal(PS).A/R off of Ckt 1 and Dia to be Kept open at both ends.	10/Mar/2025	07:00	10/Mar/2025	18:00		PLANNED	Approved	10-Mar-25	07:00	10-Mar-25	18:00	ATC/TTC curtailed by 1900MW in NR Import, subjected to WRPC Approval.
47	RQ210019	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-3		D	For relay testing & rectification of CoE observations	29/Mar/2025	08:00	29/Mar/2025	18:00		PLANNED	Approved	29-Mar-25	08:00	29-Mar-25	18:00	
48	RQ210058	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMBOLI(DV)-JHATIKARA(PG) (DTL) CKT-2		D	SD Nature defect rectification	28/Mar/2025	08:00	28/Mar/2025	19:00		PLANNED	Approved	28-Mar-25	15:00	28-Mar-25	23:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/Subject to Delhi consent/ from 15:00Hrs
49	RQ209993	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-1		D	Shutdown nature defects rectification by Jaipur (S) & 400KV Busbar Retrofitment and testing work (Back Trip testing in Main Bay LBB) by Bassi	27/Mar/2025	08:00	28/Mar/2025	18:00	DEFECT RECTIFICATION WORK	PLANNED	Approved	27-Mar-25	08:00	28-Mar-25	18:00	

50	RQ210057	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-DWARKA (PG) (PG)		D	SD Nature defect rectification	26/Mar/2025	08:00	26/Mar/2025	19:00		PLANNED	Approved	26-Mar-25	08:00	26-Mar-25	19:00	
51	RQ209955	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1		D	Relay work by Ajmer, For attending major Sag Mismatch issue in between location no 293-301 & Bird Guard Installation works & AMP line equipments by Kankroli	25/Mar/2025	08:00	28/Mar/2025	18:00		PLANNED	Approved	25-Mar-25	16:00	28-Mar-25	23:00	May be given from 16:00Hrs/one ckt shutdown at a time from both end
52	RQ210056	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA-DWARKA (PG)		D	SD Nature defect rectification & CT RATIO CHANGE AND CT REPLACEMENT	24/Mar/2025	08:00	24/Mar/2025	19:00		PLANNED	Approved	24-Mar-25	15:00	24-Mar-25	23:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/ from 15:00Hrs
53	RQ210050	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-2		D	Amp work of Line reactor by Jaipur(S) & Shutdown nature defect rectification by Bassi	24/Mar/2025	08:00	24/Mar/2025	19:00		PLANNED	Approved	24-Mar-25	08:00	24-Mar-25	19:00	
54	RQ210049	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-1		D	Amp work of Line reactor by Jaipur(S) & Shutdown nature defect rectification by Bassi	22/Mar/2025	08:00	22/Mar/2025	19:00		PLANNED	Approved	22-Mar-25	08:00	22-Mar-25	19:00	
55	RQ210055	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (PG) CKT-2		D	SD Nature defect rectification	19/Mar/2025	08:00	19/Mar/2025	19:00		PLANNED	Approved	19-Mar-25	15:00	19-Mar-25	23:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/Subject to Delhi consent/ from 15:00Hrs
56	RQ209966	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2		D	for rectification of Shut down defects	18/Mar/2025	08:00	18/Mar/2025	18:00	for rectification of Shut down defects	PLANNED	Approved	18-Mar-25	08:00	18-Mar-25	18:00	
57	RQ210088	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH(PG)-NAWADA(HV) (PG) CKT-1		D	SD Nature defect rectification work	17/Mar/2025	09:00	18/Mar/2025	18:00	Non Auto mode required of 400 KV DADRI(NT)-BALLABHGARH (PG) (PG) & 400 KV GR.NOIDA(UP C)-NAWADA(HV) (PG) CKT-1	PLANNED	Approved	17-Mar-25	09:00	18-Mar-25	18:00	
58	RQ210054	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (DTL) CKT-1		D	SD Nature defect rectification	17/Mar/2025	08:00	17/Mar/2025	19:00		PLANNED	Approved	17-Mar-25	15:00	17-Mar-25	23:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/Subject to Delhi consent/ from 15:00Hrs
59	RQ209965	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1		D	for rectification of Shut down defects	17/Mar/2025	08:00	17/Mar/2025	18:00	for rectification of Shut down defects	PLANNED	Approved	17-Mar-25	08:00	17-Mar-25	18:00	
60	RQ210026	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-2		D	Tie LBB Testing	17/Mar/2025	08:00	17/Mar/2025	12:00		PLANNED	Approved	17-Mar-25	08:00	17-Mar-25	12:00	

61	RQ210027	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-2		D	Tie LBB Testing	17/Mar/2025	08:00	17/Mar/2025	12:00		PLANNED	Approved	17-Mar-25	08:00	17-Mar-25	12:00	
62	RQ210064	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-2		D	400kV Busbar Retrofitment and testing work (Back Trip testing in Main Bay LBB).	16/Mar/2025	09:00	16/Mar/2025	18:00		PLANNED	Approved	16-Mar-25	15:00	16-Mar-25	23:00	May be given from 15:00Hrs/one ckt shutdown at a time from both end
63	RQ210089	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-DEHRADUN (PG) CKT-1		C	NHAI Diversion work for Delhi-Dehradun Express Highway(PIU Baghpat)	15/Mar/2025	09:00	31/Mar/2025	18:00	NHAI Diversion work for Delhi-Dehradun Express Highway	PLANNED	Rejected					Powergrid intimated that confirmation is still to be received from NHAI. May be applied on d-5 basis
64	RQ210090	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-SAHARANPUR (PG) CKT-1		C	NHAI Diversion work for Delhi-Dehradun Express Highway (PIU Baghpat)	15/Mar/2025	09:00	31/Mar/2025	18:00	NHAI Diversion work for Delhi-Dehradun Express Highway	PLANNED	Rejected					Powergrid intimated that confirmation is still to be received from NHAI. May be applied on d-5 basis
65	RQ210040	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays.	14/Mar/2025	08:00	14/Mar/2025	19:00		PLANNED	Approved	14-Mar-25	08:00	14-Mar-25	19:00	
66	RQ210117	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-BAGHPAT (PG) CKT-2		D	Flashover Insulator Replacement at loc 345 by Meerut & General AMP and Relay Testing Work by Baghpat	14/Mar/2025	08:00	14/Mar/2025	18:00		PLANNED	Approved	14-Mar-25	08:00	14-Mar-25	18:00	
67	RQ210063	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-2		D	400kV Busbar Retrofitment and testing work (Back Trip testing in Main Bay LBB).	13/Mar/2025	09:00	13/Mar/2025	18:00		PLANNED	Approved	13-Mar-25	09:00	13-Mar-25	18:00	
68	RQ210039	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays by Bhiwadi & For Relay Testing and CoE Audit Compliance at Kotputli Substation by Kotputli	13/Mar/2025	08:00	13/Mar/2025	19:00		PLANNED	Approved	13-Mar-25	08:00	13-Mar-25	19:00	
69	RQ210038	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-2		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays.	13/Mar/2025	08:00	13/Mar/2025	19:00		PLANNED	Approved	13-Mar-25	08:00	13-Mar-25	19:00	

70	RQ210062	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-KOTPUTLI (PG) CKT-1		D	400kV Busbar Retrofitment and testing work (Back Trip testing in Main Bay LBB) by Bassi & For Relay Testing and CoE Audit Compliance at Kotputli Substation by Kotputli	12/Mar/2025	09:00	12/Mar/2025	18:00		PLANNED	Approved	12-Mar-25	09:00	12-Mar-25	18:00	
71	RQ209990	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-SAHARANPUR (PG) CKT-1		D	General AMP and Relay Testing Work	12/Mar/2025	09:00	12/Mar/2025	18:00	General AMP and Relay Testing Work	PLANNED	Approved	12-Mar-25	09:00	12-Mar-25	18:00	
72	RQ210107	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-BALLABHGARH(PG) (PG)		D	Model Line Defect Rectification work by dadri & Ballabgarh	12/Mar/2025	08:00	16/Mar/2025	18:00	Model Line Defect Rectification work	PLANNED	Approved	12-Mar-25	08:00	16-Mar-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC consent
73	RQ210037	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-1		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays.	12/Mar/2025	08:00	12/Mar/2025	19:00		PLANNED	Approved	12-Mar-25	08:00	12-Mar-25	19:00	
74	RQ210061	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BASSI (PG) CKT-1		D	400kV Busbar Retrofitment and testing work (Back Trip testing in Main Bay LBB).	11/Mar/2025	09:00	11/Mar/2025	18:00		PLANNED	Approved	11-Mar-25	09:00	11-Mar-25	18:00	
75	RQ210036	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-BHIWADI (PG) CKT-1		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays by Bhiwadi & 400kV Busbar Retrofitment and testing work (Back Trip testing in Main Bay LBB) by Bassi	11/Mar/2025	08:00	11/Mar/2025	19:00		PLANNED	Approved	11-Mar-25	08:00	11-Mar-25	19:00	
76	RQ210106	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH (PG) (DTL) CKT-1		D	SD Nature defect rectification work	11/Mar/2025	08:00	11/Mar/2025	18:00	line defect rectification work	PLANNED	Approved					May be clubbed with 586
77	RQ210124	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2		D	SD Nature defect rectification work by Neemrana & by AMP WORK OF LINE BAY Sikar	11/Mar/2025	08:00	11/Mar/2025	18:00	Non auto mode of 400 KV AGRA-SIKAR (PG) CKT-1	PLANNED	Approved	11-Mar-25	08:00	11-Mar-25	18:00	
78	RQ210105	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH (PG) (DTL) CKT-2		D	SD Nature defect rectification work	11/Mar/2025	08:00	11/Mar/2025	18:00	line defect rectification work	PLANNED	Approved					Clubbed with 591
79	RQ210114	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-2		D	For taking Non switchable line reactor back in service after bushing replacement	10/Mar/2025	16:00	10/Mar/2025	19:00	For taking Non switchable line reactor back in service after bushing replacement	PLANNED	Approved	10-Mar-25	16:00	10-Mar-25	19:00	ATC/TTC curtailed by 2100MW in NR Export, subjected to WRPC Approval.
80	RQ210104	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH (PG) (DTL) CKT-2		D	SD Nature defect rectification work	10/Mar/2025	08:00	10/Mar/2025	18:00	line defect rectification work	PLANNED	Approved					May be clubbed with 583

81	RQ210123	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1		D	SD Nature defect rectification work	10/Mar/2025	08:00	10/Mar/2025	18:00	Non auto mode of 400 KV AGRA-SIKAR (PG) CKT-2	PLANNED	Approved	10-Mar-25	08:00	10-Mar-25	18:00	
82	RQ209957	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1		D	Relay work by Ajmer Station & for rectification of Shut down defects by Ajmer TLM	10/Mar/2025	08:00	11/Mar/2025	20:00		PLANNED	Approved	10-Mar-25	08:00	11-Mar-25	20:00	
83	RQ210103	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH (PG) (DTL) CKT-1		D	SD Nature defect rectification work	10/Mar/2025	08:00	10/Mar/2025	18:00	line defect rectification work	PLANNED	Approved					Clubbed with 841
84	RQ209964	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-BABA(RS) (NRSS36) CKT-1		D	for rectification of Shut down defects	10/Mar/2025	08:00	10/Mar/2025	20:00	for rectification of Shut down defects	PLANNED	Approved	10-Mar-25	08:00	10-Mar-25	20:00	May be given subject to real time grid condition/one ckt shutdown at a time from both end
85	RQ210478	OCC_228	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 2		D	For scheme checking work	09/Mar/2025	09:00	10/Mar/2025	18:00		PLANNED	Approved	09-Mar-25	17:00	10-Mar-25	23:00	May be given from 17:00Hrs//All other elements must be connected with Other Bus
86	RQ209950	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JIND(PG)-KIRORI(HV) (HVPNL) CKT-2		D	For Relay testing work.	08/Mar/2025	08:00	08/Mar/2025	20:00	For Relay testing work.	PLANNED	Approved	08-Mar-25	08:00	08-Mar-25	20:00	
87	RQ209963	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-2		D	for rectification of Shut down defects	08/Mar/2025	08:00	08/Mar/2025	20:00	for rectification of Shut down defects	PLANNED	Approved	08-Mar-25	08:00	08-Mar-25	20:00	
88	RQ210477	OCC_228	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 1		D	For scheme checking work	07/Mar/2025	09:00	08/Mar/2025	18:00		PLANNED	Approved	07-Mar-25	17:00	08-Mar-25	23:00	May be given from 17:00Hrs//All other elements must be connected with Other Bus
89	RQ209949	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JIND(PG)-KIRORI(HV) (HVPNL) CKT-1		D	For Relay testing work.	07/Mar/2025	08:00	07/Mar/2025	20:00	For Relay testing work.	PLANNED	Approved	07-Mar-25	08:00	07-Mar-25	20:00	
90	RQ209962	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1		D	for rectification of Shut down defects	07/Mar/2025	08:00	07/Mar/2025	20:00	for rectification of Shut down defects	PLANNED	Approved	07-Mar-25	08:00	07-Mar-25	20:00	
91	RQ210087	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-2		D	For insulator replacement work and other SD Nature defect rectification	06/Mar/2025	09:00	06/Mar/2025	18:00	Non-Auto mode required of 400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-2	PLANNED	Approved	06-Mar-25	09:00	06-Mar-25	18:00	
92	RQ210086	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-1		D	For insulator replacement work and other SD Nature defect rectification	06/Mar/2025	09:00	06/Mar/2025	18:00	Non-Auto mode required of 400 KV BALLABHGARH (PG)-TUGHLAKABAD(PG) (DTL) CKT-1	PLANNED	Approved	06-Mar-25	09:00	06-Mar-25	18:00	
93	RQ209956	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1		D	Relay work by Ajmer Station & for rectification of Shut down defects by Ajmer TLM	06/Mar/2025	08:00	07/Mar/2025	20:00		PLANNED	Approved	06-Mar-25	08:00	07-Mar-25	20:00	
94	RQ210101	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-KAITHAL(PG) (PG) CKT-1		D	SD Nature defect rectification work	06/Mar/2025	08:00	06/Mar/2025	18:00	line defect rectification work	PLANNED	Approved	06-Mar-25	08:00	06-Mar-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC consent

95	RQ210116	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT(PG)-MUZAFFARNAGAR(UP) (PG) CKT-1		D	Attending Hot Spot at Loc 63	06/Mar/2025	08:00	06/Mar/2025	18:00		PLANNED	Approved	06-Mar-25	08:00	06-Mar-25	18:00	
96	RQ210060	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1		D	400kV Busbar Retrofitment and testing work (Back Trip testing in Main Bay LBB).	05/Mar/2025	09:00	05/Mar/2025	18:00		PLANNED	Approved	05-Mar-25	15:00	05-Mar-25	23:00	May be given from 15:00Hrs/one ckt shutdown at a time from both end
97	RQ209959	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-2		D	For Model line rectification of Shut down defects by Sikar TLM & 400kv Busbar Retrofitment and testing work (Back Trip testing in Main Bay LBB) by Bassi	05/Mar/2025	08:00	06/Mar/2025	20:00	Shut down nature defects rectification in model TL & Bus bar Retrofitment & Testing work	PLANNED	Approved	05-Mar-25	08:00	06-Mar-25	20:00	
98	RQ209967	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1		D	for rectification of Shut down defects	05/Mar/2025	08:00	05/Mar/2025	18:00	for rectification of Shut down defects	PLANNED	Approved	05-Mar-25	08:00	05-Mar-25	18:00	
99	RQ209952	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-2		D	For Relay testing work.	05/Mar/2025	08:00	05/Mar/2025	20:00	For Relay testing work.	PLANNED	Approved	05-Mar-25	08:00	05-Mar-25	20:00	
100	RQ210102	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MURADNAGAR_2 (UP) (PG) CKT-1		D	SD Nature defect rectification work	05/Mar/2025	08:00	05/Mar/2025	18:00	line defect rectification work	PLANNED	Approved	05-Mar-25	08:00	05-Mar-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC consent
101	RQ209951	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-1		D	For Relay testing work.	04/Mar/2025	08:00	04/Mar/2025	20:00	For Relay testing work.	PLANNED	Approved	04-Mar-25	08:00	04-Mar-25	20:00	
102	RQ210084	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH(P G)-TUGHLAKABAD(P G) (DTL) CKT-1		D	For insulator replacement work and other SD Nature defect rectification	03/Mar/2025	09:00	03/Mar/2025	18:00	Non-Auto mode required of 400 KV BAMBOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-1	PLANNED	Approved	03-Mar-25	09:00	03-Mar-25	18:00	
103	RQ210113	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-2		D	For isolation of Non switchable line reactor for bushing replacement	03/Mar/2025	09:00	03/Mar/2025	11:00	Line will be charged without line reactor	PLANNED	Approved	03-Mar-25	16:30	03-Mar-25	23:00	ATC/TTC curtailed by 2100MW in NR Export, subjected to WRPC Approval, to be availed from 16:30hrs.
104	RQ210096	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-SIKAR(PG) (RS) CKT-1		D	AMP WORK OF LINE BAY & LINE REACTOR	03/Mar/2025	09:00	03/Mar/2025	18:00	BOTH LINE AND REACTOR WILL REMAIN UNDER SHUTDOWN AS REACTOR IS NON SWITCHABLE	PLANNED	Approved	03-Mar-25	17:00	03-Mar-25	23:00	May be given from 17:00Hrs
105	RQ210085	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMBOLI(DV)-TUGHLAKABAD(P G) (DTL) CKT-2		D	For insulator replacement work and other SD Nature defect rectification	03/Mar/2025	09:00	03/Mar/2025	18:00	Non-Auto mode required of 400 KV BALLABHGARH (PG)-TUGHLAKABAD(PG) (DTL) CKT-2	PLANNED	Approved	03-Mar-25	09:00	03-Mar-25	18:00	
106	RQ210091	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-KASHIPUR(UK) (PG) CKT-1		D	SD Nature defect rectification work & AMP Work	03/Mar/2025	09:00	05/Mar/2025	18:00	SD Nature defect rectification work	PLANNED	Approved	03-Mar-25	09:00	05-Mar-25	18:00	

107	RQ209958	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-1		D	For Model line rectification of Shut down defects by Sikar TLM & 400kV Busbar Retrofitment and testing work (Back Trip testing in Main Bay LBB) by Bassi station	03/Mar/2025	08:00	04/Mar/2025	20:00	Shut down nature defects rectification in model TL	PLANNED	Approved	03-Mar-25	08:00	04-Mar-25	20:00	
108	RQ209991	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-2		D	Shutdown nature defects rectification by Jaipur (S) & 400KV Busbar Retrofitment and testing work (Back Trip testing in Main Bay LBB) by Bassi	03/Mar/2025	08:00	04/Mar/2025	18:00	DEFECT RECTIFICATION WORK	PLANNED	Approved	03-Mar-25	08:00	04-Mar-25	18:00	
109	RQ210034	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-2		C	For commissioning of new Line Raector	03/Mar/2025	08:00	10/Mar/2025	19:00		PLANNED	Approved	03-Mar-25	08:00	10-Mar-25	19:00	
110	RQ210108	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLAYAT SOLAR NTPC_1 (NTPC_KOLAYAT SL)-BHADLA_2 (PG) (NTPC_KOLAYAT SL) CKT-1		D	Replacement of Differential relay and attending Punch Points	02/Mar/2025	18:00	05/Mar/2025	23:00		PLANNED	Approved	02-Mar-25	19:00	05-Mar-25	23:00	May be given from 19:00Hrs
111	RQ210059	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-1		D	400kV Busbar Retrofitment and testing work (Back Trip testing in Main Bay LBB).	02/Mar/2025	09:00	02/Mar/2025	18:00		PLANNED	Approved	02-Mar-25	09:00	02-Mar-25	18:00	
112	RQ210066	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(PG)-KABULPUR(HV) (PG)		D	Replacement of Damaged conductor in span 207 - 208	02/Mar/2025	08:00	02/Mar/2025	18:00	Non-auto of 400 KV BAWANA CCGTB(DTL)-BHIWANI(PG) (PG) & 400KV Bhiwani (PG)-Bhiwani (BBMB) (PG)	PLANNED	Approved	02-Mar-25	08:00	02-Mar-25	18:00	
113	RQ209961	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2		D	Non-Auto mode for Insulators PID testing in Line by Sikar & for NSD nature defects rectification work by Neemrana	02/Mar/2025	08:00	31/Mar/2025	20:00	Non-Auto mode for Insulators PID testing in Line	PLANNED	Approved	02-Mar-25	08:00	31-Mar-25	20:00	
114	RQ210003	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2		D	Attending Shutdown nature defects & installation of Bird Diverter	01/Mar/2025	15:00	31/Mar/2025	23:00	Non-Auto mode of Other Ckt of line	PLANNED	Approved	01-Mar-25	17:00	31-Mar-25	23:00	May be given from 17:00Hrs/Max two ckt shutdown at a time from Bhadla(PG)) end
115	RQ210002	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1		D	Attending Shutdown nature defects & installation of Bird Diverter	01/Mar/2025	15:00	31/Mar/2025	23:00	Non-Auto mode of Other Ckt of line	PLANNED	Approved	01-Mar-25	17:00	31-Mar-25	23:00	May be given from 17:00Hrs/Max two ckt shutdown at a time from Bhadla(PG)) end
116	RQ210001	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-2		D	Attending Shutdown nature defects & installation of Bird Diverter	01/Mar/2025	15:00	31/Mar/2025	23:00	Non-Auto mode of Other Ckt of line	PLANNED	Approved	01-Mar-25	17:00	31-Mar-25	23:00	May be given from 17:00Hrs/Max two ckt shutdown at a time from Bhadla(PG)) end
117	RQ210093	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-MUZAFFARNAGAR(UP) (PTCUL) CKT-1		C	NHAI Diversion work for Haridwar Ring Road(PIU Roorkee)	01/Mar/2025	09:00	15/Mar/2025	18:00	NHAI Diversion work for Haridwar Ring Road(PIU Roorkee)	PLANNED	Rejected					Powergrid intimated that confirmation is still to be received from NHAI. May be applied on d-5 basis

118	RQ210094	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-RISHIKESH(UK) (PG) CKT-1		C	NHAI Diversion work for Haridwar Ring Road(PIU Roorkee)	01/Mar/2025	09:00	15/Mar/2025	18:00	NHAI Diversion work for Haridwar Ring Road(PIU Roorkee)	PLANNED	Rejected					Powergrid intimated that confirmation is still to be received from NHAI. May be applied on d-5 basis
119	RQ210028	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-HISSAR(PG) (PG) CKT-1		C	FOR RETROFITMNT OF ISOALTOR AT HISAR & BBMB BHIWANI END IN ADD CAP 19-24 BLOCK	01/Mar/2025	08:00	20/Mar/2025	19:00	LINE SHALL BE ANTI THEFT CHARGED ONCE DROPPER ON LINE ISOLATOR REMOVED	PLANNED	Approved	01-Mar-25	08:00	20-Mar-25	19:00	400 KV FATEHABAD(PG)-BHIWANI(BB) (PG) CKT-1 Line bypass at Hissar / Utility either take shutdown of 400 KV FATEHABAD-HISSAR (PG) CKT-1 also along with this shutdown or take Safety clearance for bay switching at Hissar / May be given subject to real time grid conditions/One circuit shutdown from both end at a time
120	RQ210033	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-HISSAR (PG) CKT-2		C	FOR RETROFITMNT OF ISOALTOR AT HISAR END IN ADD CAP 19-24 BLOCK	01/Mar/2025	08:00	09/Mar/2025	19:00	LINE SHALL BE ANTI THEFT CHARGED ONCE DROPPER ON LINE ISOLATOR REMOVED	PLANNED	Approved	01-Mar-25	08:00	09-Mar-25	19:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
121	RQ210035	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-GURGAON (PG) CKT-1		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays.	01/Mar/2025	08:00	01/Mar/2025	19:00		PLANNED	Approved	01-Mar-25	08:00	01-Mar-25	19:00	
122	RQ210122	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-2		C	HRIDC diversion work for infringing Greenfield Haryana Orbital Rail Corridor	01/Mar/2025	08:00	15/Mar/2025	18:00	HRIDC diversion work for infringing Greenfield Haryana Orbital Rail Corridor	PLANNED	Rejected					Powergrid intimated that confirmation is still to be received from HRIDC. May be applied on d-5 basis
123	RQ210030	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHABAD(PG)-BHIWANI(BB) (PG) CKT-1		C	FOR RETROFITMNT OF ISOALTOR AT HISAR & BBMB BHIWANI END IN ADD CAP 19-24 BLOCK	01/Mar/2025	08:00	31/Mar/2025	19:00	LINE SHALL BE ANTI THEFT CHARGED ONCE DROPPER ON LINE ISOLATOR REMOVED	PLANNED	Approved	01-Mar-25	08:00	31-Mar-25	19:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/Line bypassed at Hissar
124	RQ210065	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGTB(DTL)-BHIWANI(PG) (PG)		D	Replacement of Damaged conductor in span 207 - 208	01/Mar/2025	08:00	01/Mar/2025	18:00	Non-auto of 400 KV BHIWANI(PG)-KABULPUR(HV) (PG) & 400KV Bhiwani (PG)-Bhiwani (BBMB) (PG)	PLANNED	Approved					May be clubbed with 485
125	RQ210032	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-HISSAR (PG) CKT-1		C	FOR RETROFITMNT OF ISOALTOR AT HISAR END IN ADD CAP 19-24 BLOCK	01/Mar/2025	08:00	09/Mar/2025	19:00	LINE SHALL BE ANTI THEFT CHARGED ONCE DROPPER ON LINE ISOLATOR REMOVED	PLANNED	Rejected					Shutdown availed by utility

126	RQ210029	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(PG)-BHIWANI(BB) (PG)		C	FOR RETROFITMENT OF ISOALTOR AT BBMB BHIWANI END IN ADD CAP 19-24 BLOCK	01/Mar/2025	08:00	20/Mar/2025	19:00	LINE SHALL BE ANTI THEFT CHARGED ONCE DROPPER ON LINE ISOLATOR REMOVED	PLANNED	Approved	01-Mar-25	08:00	09-Mar-25	19:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
127	RQ209348	OCC_228	indigrd_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-SHUJALPUR(PG) (RTCL) CKT-1	RTCL	D	Shutdown required for birds diverter and shutdown nature defects rectification	28/Mar/2025	09:00	28/Mar/2025	17:00		PLANNED	Approved	28-Mar-25	09:00	28-Mar-25	17:00	
128	RQ209349	OCC_228	indigrd_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-SHUJALPUR(PG) (RTCL) CKT-2	RTCL	D	Required A/R in non auto mode for safety purpose	28/Mar/2025	09:00	28/Mar/2025	17:00		PLANNED	Approved	28-Mar-25	09:00	28-Mar-25	17:00	
129	RQ210991	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-3	POWER GRID	D	Insulator replacement work by ER-1	27/Mar/2025	09:00	27/Mar/2025	17:30		PLANNED	Approved	27-Mar-25	09:00	27-Mar-25	17:30	
130	RQ210993	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-SASARAM (PG) CKT-1	POWER GRID	D	LBB retrofitting works and SCADA validation for Bay 404R by ER-1	12/Mar/2025	09:00	12/Mar/2025	17:30		PLANNED	Approved	12-Mar-25	09:00	12-Mar-25	17:30	Subjected to ERPC Approval.
131	RQ210946	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MOTIHARI(BS) (PG) CKT-1	POWER GRID	D	AMP WORK	10/Mar/2025	09:00	10/Mar/2025	18:00	ERPC consent required. NLDC and NRPC is requested to send this shutdown for ERPC approval	PLANNED	Approved	10-Mar-25	09:00	10-Mar-25	18:00	Subjected to ERPC Approval.
132	RQ210994	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-SASARAM (PG) CKT-1	POWER GRID	D	LBB retrofitting works and SCADA validation for Main Bay 401R by ER-1	10/Mar/2025	09:00	10/Mar/2025	17:30		PLANNED	Approved	10-Mar-25	09:00	10-Mar-25	17:30	Subjected to ERPC Approval.
133	RQ210999	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-SASARAM (PG) CKT-1	POWER GRID	C	LBB retrofitting works and SCADA validation for Bay 404 & 405 BY ER-1	06/Mar/2025	09:00	07/Mar/2025	17:30		PLANNED	Approved	06-Mar-25	09:00	07-Mar-25	17:30	Subjected to ERPC Approval.
134	RQ210997	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-SASARAM (PG) CKT-1	POWER GRID	C	LBB retrofitting works and SCADA validation for Main Bay 401 & 402 by ER-1	03/Mar/2025	09:00	04/Mar/2025	17:30		PLANNED	Approved	03-Mar-25	09:00	04-Mar-25	17:30	Subjected to ERPC Approval.
135	RQ210927	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VINDHYACHAL(PG)-VINDHYACHAL(N T) (PG) CKT-1	POWER GRID	D	For AMP work	03/Mar/2025	08:00	06/Mar/2025	18:00		PLANNED	Approved	03-Mar-25	08:00	06-Mar-25	18:00	
136	RQ210735	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-3	POWER GRID	D	AMP WORK	01/Mar/2025	09:00	01/Mar/2025	18:00		PLANNED	Approved	01-Mar-25	09:00	01-Mar-25	18:00	Subjected to ERPC Approval.
137	RQ210806	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MUZAFFARPUR(PG) (POWERLINK) CKT-1	POWERLINK	D	GIS Bay extension work erection work at Gorakhpur.	18/Mar/2025	08:00	18/Mar/2025	18:00	ERPC consent may be required. NLDC and NRPC may kindly send this to ERPC approval	PLANNED	Approved	18-Mar-25	08:00	18-Mar-25	18:00	Subjected to ERPC Approval.

138	RQ210048	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-NEEMRANA(RS) (RS) CKT-1		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays.	24/Mar/2025	08:00	24/Mar/2025	19:00		PLANNED	Approved	24-Mar-25	08:00	24-Mar-25	19:00	
139	RQ209977	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2		D	For attending S/D nature defects by Kankroli & For AMP Work by Kankroli	22/Mar/2025	08:00	22/Mar/2025	18:00	Non Auto of 220 KV Anta-Bhilwara CK1	PLANNED	Approved	22-Mar-25	08:00	22-Mar-25	18:00	
140	RQ210047	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-KUSHKHERA(RS) (RS) CKT-1		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays.	22/Mar/2025	08:00	22/Mar/2025	19:00		PLANNED	Approved	22-Mar-25	08:00	22-Mar-25	19:00	
141	RQ210046	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-MAU(HV) (HVPNL) CKT-1		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays.	21/Mar/2025	08:00	21/Mar/2025	19:00		PLANNED	Approved	21-Mar-25	08:00	21-Mar-25	19:00	
142	RQ209976	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1		D	For attending S/D nature defects by Kankroli & For AMP Work by Kankroli	21/Mar/2025	08:00	21/Mar/2025	18:00	Non Auto of 220 KV Anta-Bhilwara CK2	PLANNED	Approved	21-Mar-25	08:00	21-Mar-25	18:00	
143	RQ210045	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-HSIDC BAWAL(HV) (HVPNL) CKT-1		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays.	20/Mar/2025	08:00	20/Mar/2025	19:00		PLANNED	Approved	20-Mar-25	08:00	20-Mar-25	19:00	
144	RQ210083	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANESAR(PG)-BADSHAHPUR(HV) (HVPNL) CKT-2		D	relay testing and scheme checking	19/Mar/2025	10:00	19/Mar/2025	18:00	line bay 202 will also be under shutdown- bay owner is POWERGRID	PLANNED	Approved	19-Mar-25	10:00	19-Mar-25	18:00	
145	RQ210044	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-REWARI(HV) (HVPNL) CKT-2		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays.	19/Mar/2025	08:00	19/Mar/2025	19:00		PLANNED	Approved	19-Mar-25	08:00	19-Mar-25	19:00	
146	RQ210082	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANESAR(PG)-BADSHAHPUR(HV) (HVPNL) CKT-1		D	relay testing and scheme checking	18/Mar/2025	10:00	18/Mar/2025	18:00	line bay 201 will also be under shutdown- bay owner is POWERGRID	PLANNED	Approved	18-Mar-25	10:00	18-Mar-25	18:00	
147	RQ210043	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-REWARI(HV) (HVPNL) CKT-1		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays.	18/Mar/2025	08:00	18/Mar/2025	19:00		PLANNED	Approved	18-Mar-25	08:00	18-Mar-25	19:00	

148	RQ210008	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)-SIROHI(RS) (RS) CKT-1		D	Line Bay AMP work	17/Mar/2025	09:00	17/Mar/2025	18:00	Line Bay equipment AMP Testing Works	PLANNED	Approved	17-Mar-25	09:00	17-Mar-25	18:00	
149	RQ210042	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-2		D	Shutdown required for retrofitting and testing of electromechanical/ static LBB relays with numerical LBB relays.	17/Mar/2025	08:00	17/Mar/2025	19:00		PLANNED	Approved	17-Mar-25	08:00	17-Mar-25	19:00	
150	RQ210041	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-1		D	Shutdown required for retrofitting and testing of electromechanical/ static LBB relays with numerical LBB relays.	15/Mar/2025	08:00	15/Mar/2025	19:00		PLANNED	Approved	15-Mar-25	08:00	15-Mar-25	19:00	
151	RQ210007	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)-SAYLA(RS) (RS) CKT-2		D	Line Bay AMP work	14/Mar/2025	09:00	14/Mar/2025	18:00	Line Bay equipment AMP Testing Works	PLANNED	Approved	14-Mar-25	09:00	14-Mar-25	18:00	
152	RQ210025	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(PG)-SAGWAN(HV) (HVPNL) CKT-2		D	For 220KV Busbar retro fitment	14/Mar/2025	08:00	15/Mar/2025	18:00		PLANNED	Approved	14-Mar-25	08:00	15-Mar-25	18:00	
153	RQ210006	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)-SAYLA(RS) (RS) CKT-1		D	Line Bay AMP work	12/Mar/2025	09:00	12/Mar/2025	18:00	Line Bay equipment AMP Testing Works	PLANNED	Approved	12-Mar-25	09:00	12-Mar-25	18:00	
154	RQ210024	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(PG)-SAGWAN(HV) (HVPNL) CKT-1		D	For 220KV Busbar retro fitment	12/Mar/2025	08:00	13/Mar/2025	18:00		PLANNED	Approved	12-Mar-25	08:00	13-Mar-25	18:00	
155	RQ210111	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANKROLI(PG)-KANKROLI(RS) (RS) CKT-1		D	AMP Work of 400 KV WEST BUS 1B	11/Mar/2025	09:00	11/Mar/2025	18:00		PLANNED	Approved	11-Mar-25	09:00	11-Mar-25	18:00	
156	RQ210023	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(PG)-FATEHABAD(HV) (HVPNL) CKT-2		D	For 220KV Busbar retro fitment	10/Mar/2025	08:00	11/Mar/2025	18:00		PLANNED	Approved	10-Mar-25	08:00	11-Mar-25	18:00	
157	RQ210022	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(PG)-FATEHABAD(HV) (HVPNL) CKT-1		D	For 220KV Busbar retro fitment	07/Mar/2025	08:00	08/Mar/2025	18:00		PLANNED	Approved	07-Mar-25	08:00	08-Mar-25	18:00	
158	RQ210021	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(PG)-HISSAR 1A(HV) (PG) CKT-2		D	For 220KV Busbar retro fitment	05/Mar/2025	08:00	06/Mar/2025	18:00		PLANNED	Approved	05-Mar-25	08:00	06-Mar-25	18:00	
159	RQ210115	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MEERUT(PG)-SHATABDINAGAR (UP) (PG) CKT-1		D	Insertion of Porcelain Disc in Polymer Insulator	03/Mar/2025	08:00	03/Mar/2025	18:00		PLANNED	Approved	03-Mar-25	08:00	03-Mar-25	18:00	
160	RQ210020	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(PG)-HISSAR 1A(HV) (PG) CKT-1		D	For 220KV Busbar retro fitment	03/Mar/2025	08:00	04/Mar/2025	18:00		PLANNED	Approved	03-Mar-25	08:00	04-Mar-25	18:00	
161	RQ209994	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHRADUN(PG)-VYASI HEP (UK) (PTCUL) CKT-1		D	Line Bay 211L AMP work for	01/Mar/2025	09:00	01/Mar/2025	17:00	Line Bay equipment AMP Testing Works	PLANNED	Approved	01-Mar-25	09:00	01-Mar-25	17:00	

162	RQ209742	OCC_228	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MODAK(RS)-BHANPURA(MP) (MPSEB) CKT-1	MPSEB	D	For half yearly maintenance work of the bay equipments.	21/Mar/2025	10:00	21/Mar/2025	16:30		PLANNED	Approved	21-Mar-25	10:00	21-Mar-25	16:30	Subjected to WRPC Approval.
163	RQ209393	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAHUPURI(UP)-NEW KARAMNASA (BS) (BSEB) CKT-1	BSEB	C	* DFCC DIVERSION/HEIGHT RAISING WORK	20/Mar/2025	08:00	27/Mar/2025	18:00		PLANNED	Approved	20-Mar-25	08:00	27-Mar-25	18:00	Subjected to ERPC Approval.
164	RQ209394	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SAHUPURI(UP)-KARAMNASA(BS) (UP) CKT-1	UPPTCL	C	* DFCC DIVERSION/HEIGHT RAISING WORK	10/Mar/2025	08:00	17/Mar/2025	18:00		PLANNED	Approved	10-Mar-25	08:00	17-Mar-25	18:00	Subjected to ERPC Approval.
165	RQ209398	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SAHUPURI(UP)-KARAMNASA(BS) (UP) CKT-1	UPPTCL	C	* Lilo of 132kv sahapuri karmnasa line at 132kv s/s chandauli as per >X agreement no 243ETC-(V)T-46/2022-23 date28.03.2023	03/Mar/2025	08:00	08/Mar/2025	18:00		PLANNED	Approved	03-Mar-25	08:00	08-Mar-25	18:00	Subjected to ERPC Approval.
166	RQ210428	OCC_228	cpcc1_sd	BUS	220KV BUS 1 AT MANESAR(PG)		D	Bus bar relay testing	28/Mar/2025	09:00	28/Mar/2025	18:00		PLANNED	Approved	28-Mar-25	09:00	28-Mar-25	18:00	
167	RQ210427	OCC_228	cpcc1_sd	BUS	400KV BUS 1 AT MANESAR(PG)		D	Bus bar relay testing	27/Mar/2025	09:00	27/Mar/2025	18:00		PLANNED	Approved	27-Mar-25	09:00	27-Mar-25	18:00	
168	RQ210418	OCC_228	cpcc1_sd	BUS	220KV BUS 1 AT BHIWADI(PG)		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays.	27/Mar/2025	08:00	27/Mar/2025	18:00		PLANNED	Approved	27-Mar-25	08:00	27-Mar-25	18:00	
169	RQ210442	OCC_228	cpcc1_sd	BUS	220KV BUS 2 AT KANKROLI(PG)		D	For AMP Purpose and Firmware Upgradation	26/Mar/2025	09:00	26/Mar/2025	18:00		PLANNED	Approved	26-Mar-25	09:00	26-Mar-25	18:00	
170	RQ210417	OCC_228	cpcc1_sd	BUS	220KV BUS 2 AT BHIWADI(PG)		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays.	26/Mar/2025	08:00	26/Mar/2025	18:00		PLANNED	Approved	26-Mar-25	08:00	26-Mar-25	18:00	
171	RQ210438	OCC_228	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 4		D	Bus Bar and LBB Testing for Bay Extension	25/Mar/2025	18:00	26/Mar/2025	23:00		PLANNED	Approved	25-Mar-25	19:00	26-Mar-25	23:00	May be given from 19:00 Hrs/All other elements must be connected with Other Bus
172	RQ210424	OCC_228	cpcc1_sd	BUS	765KV BUS 2 AT JHATIKARA(PG)		D	FOR AMP OF 765 KV BUS-2 AT JHATIKARA	25/Mar/2025	09:00	25/Mar/2025	18:00		PLANNED	Approved	25-Mar-25	09:00	25-Mar-25	18:00	
173	RQ210446	OCC_228	cpcc1_sd	BUS	220KV BUS 2 AT BASSI(PG)		D	Conductor and Terminal connector tightening work and attending hotspots.	25/Mar/2025	09:00	28/Mar/2025	18:00		PLANNED	Approved	25-Mar-25	09:00	28-Mar-25	18:00	
174	RQ210416	OCC_228	cpcc1_sd	BUS	220KV BUS 1 AT BHIWADI(PG)		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays.	25/Mar/2025	08:00	25/Mar/2025	18:00		PLANNED	Approved	25-Mar-25	08:00	25-Mar-25	18:00	
175	RQ210423	OCC_228	cpcc1_sd	BUS	765KV BUS 1 AT JHATIKARA(PG)		D	FOR AMP OF 765 KV BUS-1 AT JHATIKARA	24/Mar/2025	09:00	24/Mar/2025	18:00		PLANNED	Approved	24-Mar-25	09:00	24-Mar-25	18:00	
176	RQ210444	OCC_228	cpcc1_sd	BUS	220KV BUS 2 AT SIKAR(PG)		D	AMP WORK	24/Mar/2025	09:00	25/Mar/2025	18:00		PLANNED	Approved	24-Mar-25	09:00	25-Mar-25	18:00	

177	RQ210415	OCC_228	cpcc1_sd	BUS	220KV BUS 1 AT BHIWADI(PG)		D	Shutdown required for retrofitting and testing of electromechanical/statatic LBB relays with numerical LBB relays.	24/Mar/2025	08:00	24/Mar/2025	18:00		PLANNED	Approved	24-Mar-25	08:00	24-Mar-25	18:00	
178	RQ210437	OCC_228	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 3		D	Bus Bar and LBB Testing for Bay Extension	23/Mar/2025	18:00	24/Mar/2025	23:00		PLANNED	Approved	23-Mar-25	19:00	24-Mar-25	23:00	May be given from 19:00 Hrs/All other elements must be connected with Other Bus
179	RQ210441	OCC_228	cpcc1_sd	BUS	220KV BUS 1 AT KANKROLI(PG)		D	For AMP Purpose and Firmware Upgradation	22/Mar/2025	09:00	26/Mar/2025	18:00		PLANNED	Approved	22-Mar-25	09:00	26-Mar-25	18:00	
180	RQ210414	OCC_228	cpcc1_sd	BUS	220KV BUS 2 AT BHIWADI(PG)		D	Shutdown required for retrofitting and testing of electromechanical/statatic LBB relays with numerical LBB relays.	22/Mar/2025	08:00	22/Mar/2025	18:00		PLANNED	Approved	22-Mar-25	08:00	22-Mar-25	18:00	
181	RQ210436	OCC_228	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 2		D	Bus Bar and LBB Testing for Bay Extension	21/Mar/2025	18:00	22/Mar/2025	23:00		PLANNED	Approved	21-Mar-25	19:00	22-Mar-25	23:00	May be given from 19:00 Hrs/All other elements must be connected with Other Bus
182	RQ210443	OCC_228	cpcc1_sd	BUS	220KV BUS 1 AT SIKAR(PG)		D	AMP WORK	21/Mar/2025	09:00	22/Mar/2025	18:00		PLANNED	Approved	21-Mar-25	09:00	22-Mar-25	18:00	
183	RQ210445	OCC_228	cpcc1_sd	BUS	220KV BUS 1 AT BASSI(PG)		D	Conductor and Terminal connector tightening work and attending hotspots.	21/Mar/2025	09:00	23/Mar/2025	18:00		PLANNED	Approved	21-Mar-25	09:00	23-Mar-25	18:00	
184	RQ210413	OCC_228	cpcc1_sd	BUS	220KV BUS 2 AT BHIWADI(PG)		D	Shutdown required for retrofitting and testing of electromechanical/statatic LBB relays with numerical LBB relays.	21/Mar/2025	08:00	21/Mar/2025	18:00		PLANNED	Approved	21-Mar-25	08:00	21-Mar-25	18:00	
185	RQ210112	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANKROLI(PG)-KANKROLI(RS) (RS) CKT-2		D	AMP Work of 400 KV WEST BUS 1B	20/Mar/2025	09:00	20/Mar/2025	18:00		PLANNED	Approved	20-Mar-25	09:00	20-Mar-25	18:00	
186	RQ210068	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2		D	For OPGW replacement works from TN-623 to TN 625 (for Joint Box Creation at TN-625)	20/Mar/2025	08:00	21/Mar/2025	18:00	Non-auto required for OPGW replacement works from TN-623 to TN 625 (for Joint Box Creation at TN-625)	PLANNED	Approved	20-Mar-25	16:30	21-Mar-25	23:00	TTC/ATC to be curtailed by 2950 MW in NR Export, to be availed from 16:30hrs. Subjected to WRPC Approval
187	RQ210412	OCC_228	cpcc1_sd	BUS	220KV BUS 1 AT BHIWADI(PG)		D	Shutdown required for retrofitting and testing of electromechanical/statatic LBB relays with numerical LBB relays.	20/Mar/2025	08:00	20/Mar/2025	18:00		PLANNED	Approved	20-Mar-25	08:00	20-Mar-25	18:00	
188	RQ210435	OCC_228	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 1		D	Bus Bar and LBB Testing for Bay Extension	19/Mar/2025	18:00	20/Mar/2025	23:00		PLANNED	Approved	19-Mar-25	19:00	20-Mar-25	23:00	May be given from 19:00 Hrs/All other elements must be connected with Other Bus

189	RQ210411	OCC_228	cpcc1_sd	BUS	220KV BUS 1 AT BHIWADI(PG)		D	Shutdown required for retrofitting and testing of electromechanical/statatic LBB relays with numerical LBB relays.	19/Mar/2025	08:00	19/Mar/2025	18:00		PLANNED	Approved	19-Mar-25	08:00	19-Mar-25	18:00	
190	RQ210410	OCC_228	cpcc1_sd	BUS	220KV BUS 1 AT BHIWADI(PG)		D	Shutdown required for retrofitting and testing of electromechanical/statatic LBB relays with numerical LBB relays.	18/Mar/2025	08:00	18/Mar/2025	18:00		PLANNED	Approved	18-Mar-25	08:00	18-Mar-25	18:00	
191	RQ210434	OCC_228	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 4		D	Bus Bar and LBB Testing for Bay Extension	17/Mar/2025	18:00	18/Mar/2025	23:00		PLANNED	Approved	17-Mar-25	19:00	18-Mar-25	23:00	May be given from 19:00 Hrs/All other elements must be connected with Other Bus
192	RQ209980	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-2		D	Line Bay AMP work	17/Mar/2025	17:00	17/Mar/2025	23:00		PLANNED	Approved	17-Mar-25	17:00	17-Mar-25	23:00	
193	RQ209988	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-MODIPURAM_2 (UP) (UP) CKT-1		C	Rectification of P.D defect in 220kV Main Bus-1	17/Mar/2025	09:00	20/Mar/2025	20:00	Along with 220kV Main Bus-1	PLANNED	Approved	25-Feb-25	09:00	28-Feb-25	20:00	May be allowed subject to UP consent
194	RQ209987	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-BAGHPAT(UP) (UP) CKT-2		C	Rectification of P.D defect in 220kV Main Bus-1	17/Mar/2025	09:00	20/Mar/2025	20:00	Along with 220kV Main Bus-1	PLANNED	Approved	25-Feb-25	09:00	28-Feb-25	20:00	May be allowed subject to UP consent
195	RQ209986	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-BAGHPAT(UP) (UP) CKT-1		C	Rectification of P.D defect in 220kV Main Bus-1	17/Mar/2025	09:00	20/Mar/2025	20:00	Along with 220kV Main Bus-1	PLANNED	Approved	25-Feb-25	09:00	28-Feb-25	20:00	May be allowed subject to UP consent
196	RQ210392	OCC_228	cpcc1_sd	BUS	220KV BUS 1 AT BAGHPAT(PG)		C	Rectification of P.D defect in 220kV Main Bus-1	17/Mar/2025	09:00	20/Mar/2025	20:00	Along with requested transmission lines.	PLANNED	Approved	25-Feb-25	09:00	28-Feb-25	20:00	May be allowed subject to UP consent
197	RQ210409	OCC_228	cpcc1_sd	BUS	220KV BUS 2 AT BHIWADI(PG)		D	Shutdown required for retrofitting and testing of electromechanical/statatic LBB relays with numerical LBB relays.	17/Mar/2025	08:00	17/Mar/2025	18:00		PLANNED	Approved	17-Mar-25	08:00	17-Mar-25	18:00	
198	RQ209979	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-1		D	Line Bay AMP work	16/Mar/2025	17:00	16/Mar/2025	23:00		PLANNED	Approved	16-Mar-25	17:00	16-Mar-25	23:00	
199	RQ210404	OCC_228	cpcc1_sd	BUS	400KV BUS 2 AT HISSAR(PG)		C	FOR RETROFITMENT OF ISOLATOR AT HISAR SS IN ADD CAP 19-24 BLOCK	16/Mar/2025	09:00	31/Mar/2025	18:00	400kv BUS 1 SHALL REMAIN IN SERVICE	PLANNED	Approved	16-Mar-25	09:00	31-Mar-25	18:00	May be allowed subject to all other elements must remain in service with other Bus/ Bus 1 must be in service
200	RQ210405	OCC_228	cpcc1_sd	BUS	220KV BUS 2 AT HISSAR(PG)		C	FOR AMP OF THE 220KV BUS AT HISAR SS	16/Mar/2025	09:00	17/Mar/2025	18:00	220kv BUS 1 SHALL REMAIN IN SERVICE	PLANNED	Approved					Clubbed with 1526
201	RQ210407	OCC_228	cpcc1_sd	BUS	400KV BUS 2 AT BHIWANI(BB)		C	FOR RETROFITMENT OF ISOLATOR AT bbmb bhiwani IN ADD CAP 19-24 BLOCK	16/Mar/2025	09:00	28/Mar/2025	18:00	400kv BUS 1 SHALL REMAIN IN SERVICE	PLANNED	Approved	16-Mar-25	09:00	28-Mar-25	18:00	May be allowed subject to all other elements must remain in service with other Bus
202	RQ210433	OCC_228	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 3		D	Bus Bar and LBB Testing for Bay Extension	15/Mar/2025	18:00	16/Mar/2025	23:00		PLANNED	Approved	15-Mar-25	19:00	16-Mar-25	23:00	May be given from 19:00 Hrs/All other elements must be connected with Other Bus

203	RQ210408	OCC_228	cpcc1_sd	BUS	220KV BUS 1 AT BHIWADI(PG)		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays.	15/Mar/2025	08:00	15/Mar/2025	18:00		PLANNED	Approved	15-Mar-25	08:00	15-Mar-25	18:00	
204	RQ210432	OCC_228	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 2		D	Bus Bar and LBB Testing for Bay Extension	13/Mar/2025	18:00	14/Mar/2025	23:00		PLANNED	Approved	13-Mar-25	19:00	14-Mar-25	23:00	May be given from 19:00 Hrs/All other elements must be connected with Other Bus
205	RQ210431	OCC_228	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 1		D	Bus Bar and LBB Testing for Bay Extension	11/Mar/2025	18:00	12/Mar/2025	23:00		PLANNED	Approved	11-Mar-25	19:00	12-Mar-25	23:00	May be given from 19:00 Hrs/All other elements must be connected with Other Bus
206	RQ210426	OCC_228	cpcc1_sd	BUS	400KV BUS 2 AT BASSI(PG)		C	400kV Busbar Retrofitment and testing work (Back Trip testing in Main Bay LBB).	11/Mar/2025	09:00	20/Mar/2025	18:00		PLANNED	Approved	11-Mar-25	09:00	20-Mar-25	18:00	May be allowed subject to all other elements must remain in service with other Bus
207	RQ209989	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-BAGHPAT (PG) CKT-1		D	General AMP and Relay Testing Work	10/Mar/2025	09:00	10/Mar/2025	18:00	General AMP and Relay Testing Work	PLANNED	Approved	10-Mar-25	09:00	10-Mar-25	18:00	
208	RQ210440	OCC_228	cpcc1_sd	BUS	400KV BUS 2 AT KANKROLI(PG)		D	For AMP Purpose and Firmware Upgradation	10/Mar/2025	09:00	10/Mar/2025	18:00		PLANNED	Approved	10-Mar-25	17:00	10-Mar-25	23:00	May be given from 17:00Hrs/All other elements must be connected with Other Bus
209	RQ210421	OCC_228	cpcc1_sd	BUS	220KV BUS 1 AT JAIPUR SOUTH(PG)		D	FOR AMP OF THE 220KV BUS AT JAIPUR(S) SS	10/Mar/2025	08:00	10/Mar/2025	18:00		PLANNED	Approved	10-Mar-25	08:00	10-Mar-25	18:00	
210	RQ210400	OCC_228	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 2		D	COE POINT RECTIFICATION OF BUS BAR PROTECTION	08/Mar/2025	22:00	08/Mar/2025	23:30		PLANNED	Approved	08-Mar-25	19:00	08-Mar-25	23:30	May be given from 19:00 Hrs/All other elements must be connected with Other Bus
211	RQ209985	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TEHRI(THDC)-KOTESHWAR(PG) (PG) CKT-2		D	For Testing of DEF	08/Mar/2025	09:30	08/Mar/2025	18:30	Testing Works	PLANNED	Approved	08-Mar-25	09:30	08-Mar-25	18:30	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/Subject to no generation evacuation constraints
212	RQ210399	OCC_228	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 1		D	COE POINT RECTIFICATION OF BUS BAR PROTECTION	07/Mar/2025	21:00	07/Mar/2025	23:30		PLANNED	Approved	07-Mar-25	19:00	07-Mar-25	23:30	May be given from 19:00 Hrs/All other elements must be connected with Other Bus
213	RQ209984	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TEHRI(THDC)-KOTESHWAR(PG) (PG) CKT-1		D	For Testing of DEF	07/Mar/2025	09:30	07/Mar/2025	18:30	Testing Works	PLANNED	Approved	07-Mar-25	09:30	07-Mar-25	18:30	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/Subject to no generation evacuation constraints
214	RQ210439	OCC_228	cpcc1_sd	BUS	400KV BUS 1 AT KANKROLI(PG)		D	For AMP Purpose and Firmware Upgradation	07/Mar/2025	09:00	07/Mar/2025	18:00		PLANNED	Approved	07-Mar-25	17:00	07-Mar-25	23:00	May be given from 17:00Hrs/All other elements must be connected with Other Bus
215	RQ210398	OCC_228	cpcc1_sd	BUS	400 KV BHADLA(PG) - BUS 2		D	COE POINT RECTIFICATION OF BUS BAR PROTECTION	06/Mar/2025	20:00	06/Mar/2025	23:30		PLANNED	Approved	06-Mar-25	17:00	06-Mar-25	23:30	May be given from 17:00 Hrs/All other elements must be connected with Other Bus
216	RQ210430	OCC_228	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 2		D	Bus Bar and LBB Testing for Bay Extension	06/Mar/2025	18:00	10/Mar/2025	23:00		PLANNED	Approved	06-Mar-25	18:00	10-Mar-25	23:00	
217	RQ210092	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-KASHIPUR(UK) (PG) CKT-2		D	SD Nature defect rectification work	06/Mar/2025	09:00	08/Mar/2025	18:00	SD Nature defect rectification work	PLANNED	Approved	06-Mar-25	09:00	08-Mar-25	18:00	

218	RQ210397	OCC_228	cpcc1_sd	BUS	400 KV BHADLA(PG) - BUS 1		D	COE POINT RECTIFICATION OF BUS BAR PROTECTION	05/Mar/2025	19:00	05/Mar/2025	23:30		PLANNED	Approved	05-Mar-25	17:00	05-Mar-25	23:30	May be given from 17:00 Hrs/All other elements must be connected with Other Bus
219	RQ209983	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTESWAR(TH)-KOTESHWAR(PG) (PG) CKT-2		D	For installation and testing of differential relay.	05/Mar/2025	09:30	06/Mar/2025	18:30	Testing Works	PLANNED	Approved	05-Mar-25	09:30	06-Mar-25	18:30	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/Subject to no generation evacuation constraints
220	RQ210420	OCC_228	cpcc1_sd	BUS	400KV BUS 2 AT JAIPUR SOUTH(PG)		D	FOR AMP OF THE 400KV BUS AT JAIPUR(S) SS	05/Mar/2025	08:00	05/Mar/2025	18:00		PLANNED	Approved	05-Mar-25	08:00	05-Mar-25	18:00	
221	RQ209948	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-JIND (PG) CKT-2		D	for rectification of Shut down defects	05/Mar/2025	08:00	05/Mar/2025	20:00		PLANNED	Approved	05-Mar-25	08:00	05-Mar-25	20:00	
222	RQ210396	OCC_228	cpcc1_sd	BUS	765 KV BHADLA(PG) - BUS 2		D	COE POINT RECTIFICATION OF BUS BAR PROTECTION	04/Mar/2025	18:00	04/Mar/2025	23:30		PLANNED	Approved	04-Mar-25	18:00	04-Mar-25	23:30	
223	RQ210422	OCC_228	cpcc1_sd	BUS	220KV BUS 2 AT JAIPUR SOUTH(PG)		D	FOR AMP OF THE 220KV BUS AT JAIPUR(S) SS	04/Mar/2025	08:00	04/Mar/2025	18:00		PLANNED	Approved	04-Mar-25	08:00	04-Mar-25	18:00	
224	RQ209947	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-JIND (PG) CKT-1		D	for rectification of Shut down defects	04/Mar/2025	08:00	04/Mar/2025	20:00		PLANNED	Approved	04-Mar-25	08:00	04-Mar-25	20:00	
225	RQ210395	OCC_228	cpcc1_sd	BUS	765 KV BHADLA(PG) - BUS 1		D	COE POINT RECTIFICATION OF BUS BAR PROTECTION	03/Mar/2025	17:00	03/Mar/2025	23:30		PLANNED	Approved	03-Mar-25	17:00	03-Mar-25	23:30	
226	RQ209982	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTESWAR(TH)-KOTESHWAR(PG) (PG) CKT-1		D	For installation and testing of differential relay.	03/Mar/2025	09:30	04/Mar/2025	18:30	Testing Works	PLANNED	Approved	03-Mar-25	09:30	04-Mar-25	18:30	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/Subject to no generation evacuation constraints
227	RQ210419	OCC_228	cpcc1_sd	BUS	400KV BUS 1 AT JAIPUR SOUTH(PG)		D	FOR AMP OF THE 400KV BUS AT JAIPUR(S) SS	03/Mar/2025	08:00	03/Mar/2025	18:00		PLANNED	Approved	03-Mar-25	08:00	03-Mar-25	18:00	
228	RQ209960	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1		D	Non-Auto mode for Insulators PID testing in Line bu Sikar & for NSD nature defects rectification work by Neemrana	02/Mar/2025	08:00	31/Mar/2025	20:00	Non-Auto mode for Insulators PID testing in Line	PLANNED	Approved	02-Mar-25	08:00	31-Mar-25	20:00	
229	RQ210429	OCC_228	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 1		D	Bus Bar and LBB Testing for Bay Extension	01/Mar/2025	18:00	05/Mar/2025	23:00		PLANNED	Approved	01-Mar-25	18:00	05-Mar-25	23:00	
230	RQ210425	OCC_228	cpcc1_sd	BUS	400KV BUS 1 AT BASSI(PG)		C	400kV Busbar Retrofitment and testing work (Back Trip testing in Main Bay LBB).	01/Mar/2025	09:00	10/Mar/2025	18:00		PLANNED	Approved	01-Mar-25	09:00	10-Mar-25	18:00	May be allowed subject to all other elements must remain in service with other Bus
231	RQ210406	OCC_228	cpcc1_sd	BUS	400KV BUS 1 AT BHIWANI(BB)		C	FOR RETROFITMENT OF ISOLATOR AT bbmb bhiwani IN ADD CAP 19-24 BLOCK	01/Mar/2025	09:00	12/Mar/2025	18:00	400kv BUS 2 SHALL REMAIN IN SERVICE	PLANNED	Approved	01-Mar-25	09:00	12-Mar-25	18:00	May be allowed subject to all other elements must remain in service with other Bus
232	RQ210403	OCC_228	cpcc1_sd	BUS	400KV BUS 1 AT HISSAR(PG)		C	FOR RETROFITMENT OF ISOLATOR AT HISSAR SS IN ADD CAP 19-24 BLOCK	01/Mar/2025	09:00	15/Mar/2025	18:00	400kv BUS 2 SHALL REMAIN IN SERVICE	PLANNED	Approved	01-Mar-25	09:00	15-Mar-25	18:00	May be allowed subject to all other elements must remain in service with other Bus / Bus 2 must be in service

233	RQ209981	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1		D	Polymer insulator replacement works and attending S/D nature defects by Kankroli & Bhinmal Group	01/Mar/2025	08:00	20/Mar/2025	18:00	Non-auto of 400 KV Kankroli-Zerda ckt-2, Most urgent	PLANNED	Approved	01-Mar-25	16:30	20-Mar-25	23:00	TTC/ATC to be curtailed by 2100 MW in NR Export, to be availed from 16:30hrs. Subjected to WRPC Approval
234	RQ210070	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1		D	For OPGW installation works under 'OPGW-01' Package & Non-auto mode for tower tightening & missing tower member fixing above waist level	01/Mar/2025	08:00	31/Mar/2025	18:00	Non-Auto required for OPGW installation works	PLANNED	Approved	01-Mar-25	08:00	31-Mar-25	18:00	Subjected to WRPC Approval.
235	RQ210069	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BALLABHGARH (PG) CKT-1		D	For OPGW installation works under 'OPGW-01' Package	01/Mar/2025	08:00	31/Mar/2025	18:00	Non-Auto required for OPGW rectification works	PLANNED	Approved	01-Mar-25	08:00	31-Mar-25	18:00	
236	RQ210072	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-2		D	For OPGW installation works under 'OPGW-01' Package	01/Mar/2025	08:00	31/Mar/2025	18:00	Non-Auto required for OPGW installation works	PLANNED	Approved	01-Mar-25	08:00	31-Mar-25	18:00	
237	RQ210073	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1		D	For OPGW installation works under 'OPGW-02' Package	01/Mar/2025	08:00	31/Mar/2025	18:00	Non-Auto required for OPGW installation works	PLANNED	Approved	01-Mar-25	08:00	31-Mar-25	18:00	
238	RQ210031	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHABAD-HISSAR (PG) CKT-1		C	FOR RETROFITMNT OF ISOALTOR AT HISAR END IN ADD CAP 19-24 BLOCK	01/Mar/2025	08:00	07/Mar/2025	19:00	LINE SHALL BE ANTI THEFT CHARGED ONCE DROPPER ON LINE ISOLATOR REMOVED	PLANNED	Approved	01-Mar-25	08:00	07-Mar-25	19:00	401 KV FATEHABAD(PG)-BHIWANI(BB) (PG) CKT-1 Line bypass at Hissar / Utility either take shutdown of 400 KV BHIWANI(BB)-HISSAR(PG) (PG) CKT-1 also along with this shutdown or take Safety clearance for bay switching at Hissar / May be given subject to real time grid conditions/One circuit shutdown from both end at a time
239	RQ210071	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-1		D	For OPGW installation works under 'OPGW-01' Package	01/Mar/2025	08:00	31/Mar/2025	18:00	Non-Auto required for OPGW installation works	PLANNED	Approved	01-Mar-25	08:00	31-Mar-25	18:00	
240	RQ210897	OCC_228	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-1		D	For replacement of Porcelain insulator with Polymer Insulator	17/Mar/2025	08:00	26/Mar/2025	18:00		PLANNED	Approved	17-Mar-25	08:00	26-Mar-25	18:00	
241	RQ210902	OCC_228	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-2		D	For replacement of Porcelain insulator with Polymer Insulator	17/Mar/2025	08:00	26/Mar/2025	18:00		PLANNED	Approved	17-Mar-25	08:00	26-Mar-25	18:00	
242	RQ209849	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-BHIWANI (PG) CKT-1		D	Rectification of S/D nature defects of the line	29/Mar/2025	09:00	29/Mar/2025	17:00	Kindly approve.	PLANNED	Approved	29-Mar-25	16:30	29-Mar-25	23:00	To be availed from 16:30hrs
243	RQ210203	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-2		D	FOR AMP WORK & defect rectification work	28/Mar/2025	09:00	28/Mar/2025	17:30		PLANNED	Approved	28-Mar-25	16:30	28-Mar-25	23:00	To be availed from 16:30hrs

244	RQ210202	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1		D	FOR AMP WORK & defect rectification work	27/Mar/2025	09:00	27/Mar/2025	17:30		PLANNED	Approved	27-Mar-25	16:30	27-Mar-25	23:00	To be availed from 16:30hrs
245	RQ210199	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2		D	FOR CLR REPLECEMENT WORK	26/Mar/2025	09:00	26/Mar/2025	17:30		PLANNED	Approved	26-Mar-25	16:30	26-Mar-25	23:00	To be availed from 16:30hrs
246	RQ210198	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1		D	FOR CLR REPLACEMENT WORK	25/Mar/2025	09:00	25/Mar/2025	17:30		PLANNED	Approved	25-Mar-25	16:30	25-Mar-25	23:00	To be availed from 16:30hrs
247	RQ210013	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-2		D	Rectification of Shutdown nature defects in line by Bikaner_Line bay AMP work by Bikaner & Resolution of Protection Discrepancies in Relays by Bhadla 2	24/Mar/2025	14:00	28/Mar/2025	22:00	Non-Auto mode of Other Ckt of line	PLANNED	Approved	24-Mar-25	16:30	28-Mar-25	23:00	To be availed from 16:30hrs
248	RQ210226	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-2		D	For scheme checking work	24/Mar/2025	08:00	24/Mar/2025	18:00		PLANNED	Rejected					Line is yet to be first time charged
249	RQ210225	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-1		D	For scheme checking work	23/Mar/2025	08:00	23/Mar/2025	18:00		PLANNED	Rejected					Line is yet to be first time charged
250	RQ210205	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-2		D	FOR AMP WORK & defect rectification work	20/Mar/2025	09:00	21/Mar/2025	17:30		PLANNED	Approved	20-Mar-25	16:30	21-Mar-25	23:00	To be availed from 16:30hrs
251	RQ210197	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2		D	AMP Work of 400 KV WEST BUS 1B	20/Mar/2025	09:00	21/Mar/2025	17:30		PLANNED	Approved	20-Mar-25	16:30	21-Mar-25	23:00	To be availed from 16:30hrs
252	RQ210067	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1		D	For OPGW replacement works from TN-623 to TN 625 (for Joint Box Creation at TN-625)	20/Mar/2025	08:00	21/Mar/2025	18:00	Non-auto required for OPGW replacement works from TN-623 to TN 625 (for Joint Box Creation at TN-625)	PLANNED	Approved	20-Mar-25	16:30	21-Mar-25	23:00	TTC/ATC to be curtailed by 2950 MW in NR Export, to be availed from 16:30hrs. Subjected to WRPC Approval
253	RQ210166	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2		D	Cross Checking defect rectification work	19/Mar/2025	08:00	19/Mar/2025	18:00	Ckt-1 in non auto mode	PLANNED	Approved	19-Mar-25	16:30	19-Mar-25	23:00	TTC/ATC to be curtailed by 2950 MW in NR Export, to be availed from 16:30hrs. Subjected to WRPC Approval
254	RQ210196	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1		D	AMP Work of 400 KV WEST BUS 1B	18/Mar/2025	09:00	19/Mar/2025	17:30		PLANNED	Approved	18-Mar-25	16:30	19-Mar-25	23:00	To be availed from 16:30hrs
255	RQ210165	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1		D	Cross Checking defect rectification work	18/Mar/2025	08:00	18/Mar/2025	18:00	Ckt-2 in non auto mode	PLANNED	Approved	18-Mar-25	16:30	18-Mar-25	23:00	TTC/ATC to be curtailed by 2950 MW in NR Export, to be availed from 16:30hrs. Subjected to WRPC Approval
256	RQ210224	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-2		D	For scheme checking work	18/Mar/2025	08:00	18/Mar/2025	18:00		PLANNED	Approved	18-Mar-25	16:30	18-Mar-25	23:00	To be availed from 16:30hrs

257	RQ210012	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-1		D	Rectification of Shutdown nature defects in line by Bikaner, Line bay AMP work by Bikaner & Resolution of Protection Discrepancies in Relays by Bhadla 2	17/Mar/2025	14:00	21/Mar/2025	22:00	Non-Auto mode of Other Ckt of line	PLANNED	Approved	17-Mar-25	16:30	21-Mar-25	23:00	To be availed from 16:30hrs
258	RQ210191	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBTL) CKT-4		D	FOR Line AMP WORK & for For Line bay AMP	17/Mar/2025	09:00	17/Mar/2025	17:30		PLANNED	Approved	17-Mar-25	16:30	17-Mar-25	23:00	To be availed from 16:30hrs
259	RQ210711	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-MEERUT (PG) CKT-1		D	Rectification of S/D nature defects of the line	17/Mar/2025	08:00	18/Mar/2025	18:00	Kindly approve.	PLANNED	Approved	17-Mar-25	08:00	18-Mar-25	18:00	
260	RQ210223	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1		D	For scheme checking work	17/Mar/2025	08:00	17/Mar/2025	18:00		PLANNED	Approved	17-Mar-25	16:30	17-Mar-25	23:00	To be availed from 16:30hrs
261	RQ210190	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBTL) CKT-3		D	FOR Line AMP WORK & for For Line bay AMP	11/Mar/2025	09:00	12/Mar/2025	17:30		PLANNED	Approved	11-Mar-25	16:30	12-Mar-25	23:00	To be availed from 16:30hrs
262	RQ210128	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-2		D	Stringing of 765 kv D/C Khetri-Narela TL	10/Mar/2025	07:00	19/Mar/2025	19:00		PLANNED	Approved	10-Mar-25	16:30	19-Mar-25	23:00	To be availed from 16:30hrs
263	RQ210127	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1		D	Stringing of 765 kv D/C Khetri-Narela TL	10/Mar/2025	07:00	19/Mar/2025	19:00		PLANNED	Approved	10-Mar-25	16:30	19-Mar-25	23:00	To be availed from 16:30hrs
264	RQ210204	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-1		D	FOR AMP WORK & defect rectification work	06/Mar/2025	09:00	07/Mar/2025	17:30		PLANNED	Approved	06-Mar-25	16:30	07-Mar-25	23:00	To be availed from 16:30hrs
265	RQ210189	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-2		D	FOR Line AMP WORK & for For Line bay AMP	06/Mar/2025	09:00	07/Mar/2025	17:30		PLANNED	Approved	06-Mar-25	16:30	07-Mar-25	23:00	To be availed from 16:30hrs
266	RQ210209	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2		D	FOR AMP WORK & defect rectification work	06/Mar/2025	09:00	07/Mar/2025	17:30		PLANNED	Approved	06-Mar-25	16:30	07-Mar-25	23:00	To be availed from 16:30hrs
267	RQ210136	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1		D	SD Nature defect rectification work	04/Mar/2025	15:00	04/Mar/2025	23:59	SD Nature defect rectification work	PLANNED	Approved	04-Mar-25	16:30	04-Mar-25	23:59	To be availed from 16:30hrs
268	RQ210208	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1		D	FOR AMP WORK & defect rectification work	04/Mar/2025	09:00	05/Mar/2025	17:30		PLANNED	Approved	04-Mar-25	16:30	05-Mar-25	23:00	To be availed from 16:30hrs
269	RQ210188	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1		D	FOR Line AMP WORK , For Line bay AMP & Resolution of Protection Discrepancies in Relays by Bhadla 2	04/Mar/2025	09:00	05/Mar/2025	17:30		PLANNED	Approved	04-Mar-25	16:30	05-Mar-25	23:00	To be availed from 16:30hrs
270	RQ210164	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-2		D	Cross Checking defect rectification work	04/Mar/2025	08:00	04/Mar/2025	18:00	Ckt-1 in non auto mode	PLANNED	Approved	04-Mar-25	16:30	04-Mar-25	23:00	to be availed from 16:30hrs.
271	RQ210163	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-1		D	Cross Checking defect rectification work	03/Mar/2025	08:00	03/Mar/2025	18:00	Ckt-2 in non auto mode	PLANNED	Approved	03-Mar-25	16:30	03-Mar-25	23:00	to be availed from 16:30hrs.

272	RQ210014	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-1		C	NHAI Diversion work for Jamnagar-Amritsar Express Highway	03/Mar/2025	08:00	18/Mar/2025	18:00		PLANNED	Approved						detailed remarks mentioned in additional list
273	RQ210015	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-2		C	NHAI Diversion work for Jamnagar-Amritsar Express Highway	03/Mar/2025	08:00	18/Mar/2025	18:00		PLANNED	Approved						detailed remarks mentioned in additional list
274	RQ209999	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-1		D	Attending Shutdown nature defects & installation of Bird Diverter	01/Mar/2025	15:00	31/Mar/2025	23:00	Non-Auto mode of Other Ckt of line	PLANNED	Approved	01-Mar-25	16:30	31-Mar-25	23:00		to be availed from 16:30hrs.
275	RQ209750	OCC_228	slcds_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-2	RRVPNL	C	Height raising work by NHAI	23/Mar/2025	08:00	30/Mar/2025	18:00		PLANNED	Rejected						s/d deferred due to outage of bikaner-moga in the same period
276	RQ209749	OCC_228	slcds_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-1	RRVPNL	C	Height raising work by NHAI	05/Mar/2025	08:00	20/Mar/2025	18:00		PLANNED	Rejected						s/d deferred due to outage of bikaner-moga in the same period
277	RQ210788	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-ALIGARH (PG) CKT-1	POWER GRID	D	Rectification of Shutdown Nature Defects	21/Mar/2025	08:00	22/Mar/2025	18:00		PLANNED	Approved	21-Mar-25	08:00	22-Mar-25	18:00		
278	RQ210769	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-1	POWER GRID	D	AMP Work at Aligarh and Spare rotation of Line reactor at Orai end	21/Mar/2025	08:00	21/Mar/2025	18:00		PLANNED	Approved	21-Mar-25	08:00	21-Mar-25	18:00		ATC to be curtailed by 1100MW in NR Import, subjected to WRPC Approval.
279	RQ210768	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-2	POWER GRID	D	Installation of Counter weight on Gwalior Ckt Gantry Jumper	20/Mar/2025	14:00	20/Mar/2025	18:00		PLANNED	Approved	20-Mar-25	14:00	20-Mar-25	18:00		ATC to be curtailed by 1100MW in NR Import, subjected to WRPC Approval.
280	RQ210742	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-1	POWER GRID	D	To attend shutdown nature defects	18/Mar/2025	08:00	19/Mar/2025	18:00		PLANNED	Approved	18-Mar-25	08:00	19-Mar-25	18:00		
281	RQ210787	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-2	POWER GRID	D	Rectification of Shutdown Nature Defects	15/Mar/2025	08:00	16/Mar/2025	18:00		PLANNED	Approved	15-Mar-25	08:00	16-Mar-25	18:00		
282	RQ210720	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BALIA-LUCKNOW_2 (PG) CKT-1	POWER GRID	D	Shutdown nature defect rectification work	10/Mar/2025	08:00	12/Mar/2025	18:00		PLANNED	Approved	10-Mar-25	08:00	12-Mar-25	18:00		
283	RQ210785	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-FATEHPUR (PG) CKT-1	POWER GRID	D	Shut down nature rectification work.	06/Mar/2025	08:00	06/Mar/2025	18:00		PLANNED	Approved	06-Mar-25	08:00	06-Mar-25	18:00		
284	RQ210759	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-2	POWER GRID	D	To attend shutdown nature defects	05/Mar/2025	08:00	06/Mar/2025	18:00		PLANNED	Approved	05-Mar-25	08:00	06-Mar-25	18:00		
285	RQ210984	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-BHIWANI (PG) CKT-1	POWER GRID	D	for stringing of 765 kV D/C Khetri-Narela transmission line.	01/Mar/2025	06:00	03/Mar/2025	18:00		PLANNED	Approved	01-Mar-25	06:00	03-Mar-25	18:00		
286	RQ209654	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHBAD(UP)-GR.NOIDA_2(UPC) (GTL) CKT-1	GTL	D	765kV Agra (UP) - Gr.Noida (WUPPTCL) Line Shutdown required for Aircel charge Activity into 80 Mvar Rph reactor at Fatehabad(Agra) end.	18/Mar/2025	11:00	18/Mar/2025	14:00	Aircel charge Activity For 80 Mvar Rph reactor at Fatehabad(Agra) end.	PLANNED	Approved	18-Mar-25	11:00	18-Mar-25	14:00		
287	RQ209658	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHBAD(UP)-GHATAMPUR_TP S(UP) (GTL) CKT-1	GTL	D	765kV Ghatampur TPP - Agra (UP) Line AR off is required for Tower Additional Earthing.	10/Mar/2025	09:00	15/Mar/2025	18:00	AR to be kept in non auto mode.	PLANNED	Approved	10-Mar-25	09:00	15-Mar-25	18:00		

288	RQ209655	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-GR.NOIDA_2(UPC) (GTL) CKT-1	GTL	D	765kv Agra (UP) - Gr.Noida (WUPPTCL) Line AR off is required for Tower Additional Earthing.	06/Mar/2025	09:00	08/Mar/2025	18:00	AR to be kept in non auto mode.	PLANNED	Approved	06-Mar-25	09:00	08-Mar-25	18:00	
289	RQ209657	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV HAPUR(UP)-GHATAMPUR_TPS(UP) (GTL) CKT-1	GTL	D	765KV Rampur (WUPPTCL) - Hapur (WUPPTCL) Line AR off is required for Tower Additional Earthing.	03/Mar/2025	09:00	05/Mar/2025	18:00	AR to be kept in non auto mode.	PLANNED	Approved	03-Mar-25	09:00	05-Mar-25	18:00	
290	RQ209516	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MAINPURI-HAPUR (UP) CKT-1	WUPPTCL	D	Annual Testing & Maintenance works and leakage attending in 240 MVar Line reactor	18/Mar/2025	09:30	19/Mar/2025	17:30		PLANNED	Approved	18-Mar-25	09:30	19-Mar-25	17:30	
291	RQ209656	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GHATAMPUR_TPS(UP)-RAMPUR_PRSTL(UP) (GTL) CKT-1	GTL,PGYTL	D	765KV Ghatampur (TPS) - Rampur (WUPPTCL) Line AR off is required for Tower Additional Earthing.	17/Mar/2025	09:00	21/Mar/2025	18:00	AR to be kept in non auto mode.	PLANNED	Approved	17-Mar-25	09:00	21-Mar-25	18:00	
292	RQ209513	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JAWAHARPUR_TPS-MAINPURI (UP)	UPPTCL	C	As requested by , UPPTCL, Mainpuri, this. Shut down is required for installation of ABT Meters at Jawaharpur end.	05/Mar/2025	11:00	05/Mar/2025	17:00		PLANNED	Approved	05-Mar-25	11:00	05-Mar-25	17:00	
293	RQ210390	OCC_228	cpcc1_sd	BUS	765 KV BIKANER(PG) - BUS 1		D	ICT-4, SS-104 Package at Bikaner SS	28/Mar/2025	16:00	31/Mar/2025	23:00		PLANNED	Approved	28-Mar-25	16:30	31-Mar-25	23:00	to be availed from 16:30hrs.
294	RQ210391	OCC_228	cpcc1_sd	BUS	765 KV BIKANER(PG) - BUS 2		D	ICT-4, SS-104 Package at Bikaner SS	19/Mar/2025	16:00	21/Mar/2025	23:00		PLANNED	Approved	19-Mar-25	16:30	21-Mar-25	23:00	to be availed from 16:30hrs.
295	RQ210468	OCC_228	cpcc1_sd	BUS	765KV BUS 1 AT BHIWANI(PG)		D	AMP of Busbar isolators, Tightening of jumpers, droppers, spacers & terminal connectors	10/Mar/2025	08:30	10/Mar/2025	18:00		PLANNED	Approved	10-Mar-25	08:30	10-Mar-25	18:00	
296	RQ210475	OCC_228	cpcc1_sd	BUS	765 KV KHETRI (PG) - BUS 1		D	FOR PUNCH POINT WORK IN BAY EXTENSION WORK UNDER PNTL	05/Mar/2025	09:00	06/Mar/2025	18:00		PLANNED	Approved	05-Mar-25	16:30	06-Mar-25	23:00	to be availed from 16:30hrs.
297	RQ210476	OCC_228	cpcc1_sd	BUS	765 KV KHETRI (PG) - BUS 2		D	FOR PUNCH POINT WORK IN BAY EXTENSION WORK UNDER PNTL	03/Mar/2025	09:00	04/Mar/2025	18:00		PLANNED	Approved	03-Mar-25	16:30	04-Mar-25	23:00	to be availed from 16:30hrs.
298	RQ209435	OCC_228	slcds_sd	BUS	765KV BUS 2 AT ANTA(RS)	RRVPNL	D	Quarterly & Half Yearly Maintenance work	27/Mar/2025	08:00	27/Mar/2025	18:00		PLANNED	Approved	27-Mar-25	08:00	27-Mar-25	18:00	
299	RQ209434	OCC_228	slcds_sd	BUS	765KV BUS 1 AT ANTA(RS)	RRVPNL	D	Quarterly & Half Yearly Maintenance work	26/Mar/2025	08:00	26/Mar/2025	18:00		PLANNED	Approved	26-Mar-25	08:00	26-Mar-25	18:00	
300	RQ209452	OCC_228	slcds_sd	BUS	765KV BUS 1 AT PHAGI(RS)	RRVPNL	D	For configuration of CU relay	17/Mar/2025	08:00	17/Mar/2025	18:00		PLANNED	Approved	17-Mar-25	16:30	17-Mar-25	23:00	to be availed from 16:30hrs.
301	RQ210979	OCC_228	cpcc1_sd	BUS	765 KV SIKAR_2(PSTL) - BUS 1	PSTCL	D	Construction Work For Integration of 713 & 716 Bays	17/Mar/2025	08:00	20/Mar/2025	18:00		PLANNED	Approved	17-Mar-25	16:30	20-Mar-25	23:00	to be availed from 16:30hrs.
302	RQ210978	OCC_228	cpcc1_sd	BUS	765 KV SIKAR_2(PSTL) - BUS 1	PSTCL	D	Construction work for integration of 713 and 716 bays	03/Mar/2025	08:00	08/Mar/2025	18:00		PLANNED	Approved	03-Mar-25	16:30	08-Mar-25	23:00	to be availed from 16:30hrs.
303	RQ210951	OCC_228	cpcc1_sd	BUS	765KV BUS 1 AT AJMER(PG)	POWER GRID	D	For AMP work	06/Mar/2025	11:00	06/Mar/2025	18:00		PLANNED	Approved	06-Mar-25	11:00	06-Mar-25	18:00	

304	RQ210384	OCC_228	cpcc3_sd	BUS	765KV BUS 2 AT BALIA(PG)	POWER GRID	D	AMP Work of 400 KV WEST BUS 1B	03/Mar/2025	09:00	03/Mar/2025	18:00		PLANNED	Approved	03-Mar-25	09:00	03-Mar-25	18:00	
305	RQ209476	OCC_228	stuup_sd	BUS	765KV BUS 2 AT UNNAO(UP)	UPPTCL	C	S/D OF 765KV MAIN BUS-2 FOR Maintenance of Bus Isolators(89B) connected through 765kv Main Bus-II of Bay No-706 and 712	04/Mar/2025	09:00	04/Mar/2025	17:00		PLANNED	Approved	04-Mar-25	09:00	04-Mar-25	17:00	
306	RQ209475	OCC_228	stuup_sd	BUS	765KV BUS 1 AT UNNAO(UP)	UPPTCL	C	* S/D OF 765KV MAIN BUS-1 FOR Maintenance of Bus Isolators(89A) connected through 765kv Main Bus-I of Bay No-704 and 707	03/Mar/2025	09:00	03/Mar/2025	17:00		PLANNED	Approved	03-Mar-25	09:00	03-Mar-25	17:00	
307	RQ209668	OCC_228	slcds_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV PHAGI(RS)	PAPTL	D	Quarterly Maintenance work	26/Mar/2025	08:00	26/Mar/2025	18:00		PLANNED	Approved	26-Mar-25	08:00	26-Mar-25	18:00	
308	RQ210595	OCC_228	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV PHAGI(RS)	PAPTL	D	AMP Work of 400 KV WEST BUS 1B	24/Mar/2025	08:00	25/Mar/2025	18:00		PLANNED	Approved	24-Mar-25	08:00	25-Mar-25	18:00	
309	RQ210677	OCC_228	cpcc3_sd	BR/BSR/MSC/MSR	330 MVAR BUS REACTOR NO 2 AT 765 KV ORAI(PG)	POWER GRID	D	BUS Reactor AMP works	21/Mar/2025	09:00	21/Mar/2025	18:00		PLANNED	Approved	21-Mar-25	09:00	21-Mar-25	18:00	
310	RQ210559	OCC_228	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV KOTESHWAR(PG)	POWER GRID	D	For implementation of updated mechanical protection settings and AMP	21/Mar/2025	08:00	22/Mar/2025	18:00		PLANNED	Approved	21-Mar-25	08:00	22-Mar-25	18:00	
311	RQ210679	OCC_228	cpcc3_sd	BR/BSR/MSC/MSR	330 MVAR BUS REACTOR NO 1 AT 765KV ORAI(PG)	POWER GRID	D	BUS Reactor AMP works	20/Mar/2025	09:00	20/Mar/2025	18:00		PLANNED	Approved	20-Mar-25	09:00	20-Mar-25	18:00	
312	RQ210594	OCC_228	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)	POWER GRID	D	AMP Work of 400 KV WEST BUS 1B	20/Mar/2025	08:00	21/Mar/2025	18:00		PLANNED	Approved	20-Mar-25	08:00	21-Mar-25	18:00	
313	RQ210566	OCC_228	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV BHADLA 2 (PG)	POWER GRID	D	For CSD Installation and commissioning work	11/Mar/2025	10:00	11/Mar/2025	16:00		PLANNED	Approved	11-Mar-25	10:00	11-Mar-25	16:00	
314	RQ210577	OCC_228	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV JHATIKARA(PG)	POWER GRID	D	CSD Fine tuning & BR online 5 switching	05/Mar/2025	10:00	05/Mar/2025	18:00		PLANNED	Approved	05-Mar-25	10:00	05-Mar-25	18:00	
315	RQ210578	OCC_228	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 2 AT 765KV JHATIKARA(PG)	POWER GRID	D	CSD REPLACEMENT & BR online 5 switching	03/Mar/2025	10:00	04/Mar/2025	18:00		PLANNED	Approved	03-Mar-25	10:00	04-Mar-25	18:00	
316	RQ210603	OCC_228	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV KHETRI (PKTSL)	PKTSL	C	For internal inspection due to DGA violation	15/Mar/2025	08:00	20/Mar/2025	18:00		PLANNED	Approved	15-Mar-25	08:00	20-Mar-25	18:00	
317	RQ210604	OCC_228	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV KHETRI (PKTSL)	PKTSL	C	For internal inspection due to DGA violation	09/Mar/2025	08:00	14/Mar/2025	18:00		PLANNED	Approved	09-Mar-25	08:00	14-Mar-25	18:00	

318	RQ209491	OCC_228	stuup_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV HAPUR(UP)	UPPTCL	C	Annual Testing & Maintenance works	05/Mar/2025	10:00	05/Mar/2025	12:30		PLANNED	Approved	05-Mar-25	10:00	05-Mar-25	12:30	
319	RQ209178	OCC_228	stuup_sd	BR/BSR/MSC/MSR	330 MVAR BUS REACTOR NO 1 AT 765 KV RAMPUR_PRSTL (UP)	UPPTCL	D	AMP works	03/Mar/2025	09:00	03/Mar/2025	17:30		PLANNED	Approved	03-Mar-25	09:00	03-Mar-25	17:30	
320	RQ210553	OCC_228	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LSR ON 765 KV AGRA-JHATIKARA (PG) CKT-1 @AFZALGARH(UP)	POWER GRID	D	FOR AMP WORKS OF LINE REACTOR	31/Mar/2025	09:00	31/Mar/2025	18:00		PLANNED	Conditionally Approved					May be taken Along with line outage
321	RQ210549	OCC_228	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PG) CKT-2 @JHATIKARA(PG)	POWER GRID	D	AMP Work of 400 KV WEST BUS 1B	27/Mar/2025	09:00	27/Mar/2025	18:00		PLANNED	Conditionally Approved					May be taken Along with line outage
322	RQ210537	OCC_228	cpcc1_sd	LINE REACTOR	330 MVAR NON-SWITCHABLE LR ON JHATIKARA-ALIGARH (PG) CKT-1 @JHATIKARA(PG)	POWER GRID	D	AMP Work of 400 KV WEST BUS 1B	26/Mar/2025	08:00	26/Mar/2025	18:00		PLANNED	Approved	26-Mar-25	08:00	26-Mar-25	18:00	
323	RQ210531	OCC_228	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-1 @BIKANER(PG)	POWER GRID	D	Line Reactor Pre Warrenty Testing	19/Mar/2025	17:00	19/Mar/2025	23:00		PLANNED	Conditionally Approved					May be taken Along with line outage
324	RQ210530	OCC_228	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-2 @BIKANER(PG)	POWER GRID	D	Line Reactor Pre Warrenty Testing	18/Mar/2025	17:00	18/Mar/2025	23:00		PLANNED	Conditionally Approved					May be taken Along with line outage
325	RQ210552	OCC_228	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LSR ON 765 KV AGRA-JHATIKARA (PG) CKT-1 @AFZALGARH(UP)	POWER GRID	D	CSD FINE TUNING	18/Mar/2025	10:00	18/Mar/2025	18:00		PLANNED	Conditionally Approved					May be taken Along with line outage
326	RQ210527	OCC_228	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER-MOGA (PG) CKT-1 @BIKANER(PG)	POWER GRID	D	Line Reactor Pre Warrenty Testing	17/Mar/2025	17:00	17/Mar/2025	23:00		PLANNED	Conditionally Approved					May be taken Along with line outage
327	RQ210543	OCC_228	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER BHADLA_2 (PG) CKT-1 @AJMER(PG)	POWER GRID	D	For NGR CB AMP & Spare LR swapping	17/Mar/2025	15:00	17/Mar/2025	23:00		PLANNED	Conditionally Approved					May be taken Along with line outage

328	RQ210539	OCC_228	cpcc1_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 @BHIWANI(PG)	POWER GRID	D	AMP Work of 400 KV WEST BUS 1B	17/Mar/2025	08:00	18/Mar/2025	18:00		PLANNED	Approved	17-Mar-25	08:00	18-Mar-25	18:00	
329	RQ210526	OCC_228	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER-MOGA (PG) CKT-2 @BIKANER(PG)	POWER GRID	D	Line Reactor Pre Warrenty Testing	16/Mar/2025	17:00	16/Mar/2025	23:00		PLANNED	Conditionally Approved					May be taken Along with line outage
330	RQ210533	OCC_228	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-1 @BIKANER(PG)	POWER GRID	D	Line Reactor Pre Warrenty Testing	15/Mar/2025	17:00	15/Mar/2025	23:00		PLANNED	Conditionally Approved					May be taken Along with line outage
331	RQ210532	OCC_228	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-2 @BIKANER(PG)	POWER GRID	D	Line Reactor Pre Warrenty Testing	14/Mar/2025	17:00	14/Mar/2025	23:00		PLANNED	Conditionally Approved					May be taken Along with line outage
332	RQ210529	OCC_228	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-1 @BHADLA(PG)	POWER GRID	D	Line Reactor and LR Bay AMP Work & Installation & commissioning of CSD relay	14/Mar/2025	17:00	14/Mar/2025	23:00		PLANNED	Conditionally Approved					May be taken Along with line outage
333	RQ210528	OCC_228	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-2 @BHADLA(PG)	POWER GRID	D	Line Reactor and LR Bay AMP Work & Installation & commissioning of CSD relay	12/Mar/2025	17:00	12/Mar/2025	23:00		PLANNED	Conditionally Approved					May be taken Along with line outage
334	RQ209924	OCC_228	cpcc2_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON MOGA-BHIWANI (PG) CKT-1 @MOGA(PG)	POWER GRID	D	Reactor & Reactor Bay AMP Work	11/Mar/2025	08:00	11/Mar/2025	18:00	Kindly approve	PLANNED	Approved	11-Mar-25	08:00	11-Mar-25	18:00	
335	RQ210540	OCC_228	cpcc1_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 @BHIWANI(PG)	POWER GRID	D	AMP Work of 400 KV WEST BUS 1B	03/Mar/2025	08:00	04/Mar/2025	18:00		PLANNED	Approved	03-Mar-25	08:00	04-Mar-25	18:00	
336	RQ210548	OCC_228	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1 @JHATIKARA(PG)	PKTSL	D	AMP Work of 400 KV WEST BUS 1B	28/Mar/2025	09:00	28/Mar/2025	18:00		PLANNED	Conditionally Approved					May be taken Along with line outage
337	RQ210956	OCC_228	cpcc1_sd	BAY	70552A MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)	RRVPNL	D	For AMP work	19/Mar/2025	08:00	19/Mar/2025	18:00		PLANNED	Approved	19-Mar-25	08:00	19-Mar-25	18:00	

338	RQ209767	OCC_228	slcdcs_sd	BAY	703T TIE BAY - 765/400 KV 1500 MVA ICT 3 AT PHAGI(RS) (RRVPNL) AND FUTURE AT 765 KV PHAGI(RS) (RRVPNL)	RRVPNL	D	Quarterly Maintenance work	19/Mar/2025	08:00	19/Mar/2025	18:00		PLANNED	Approved	19-Mar-25	08:00	19-Mar-25	18:00	
339	RQ209770	OCC_228	slcdcs_sd	BAY	70152B MAIN BAY - 765/400KV 1500 MVA ICT 1 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	07/Mar/2025	08:00	07/Mar/2025	18:00		PLANNED	Approved	07-Mar-25	08:00	07-Mar-25	18:00	
340	RQ209768	OCC_228	slcdcs_sd	BAY	703B MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT PHAGI(RS) (RRVPNL) AT 765 KV PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	03/Mar/2025	08:00	03/Mar/2025	18:00		PLANNED	Approved	03-Mar-25	08:00	03-Mar-25	18:00	
341	RQ210954	OCC_228	cpcc1_sd	BAY	70152A MAIN BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 AT PHAGI(RS)	RRVPNL	D	For AMP work	01/Mar/2025	08:00	01/Mar/2025	18:00		PLANNED	Approved	01-Mar-25	08:00	01-Mar-25	18:00	
342	RQ210963	OCC_228	cpcc1_sd	BAY	708 TIE BAY - 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1 AND 765/400 KV 1500 MVA ICT 2 AT CHITTORGARH(PG)	POWER GRID	D	For AMP work	19/Mar/2025	08:00	19/Mar/2025	18:00		PLANNED	Approved	19-Mar-25	08:00	19-Mar-25	18:00	
343	RQ210962	OCC_228	cpcc1_sd	BAY	707 MAIN BAY - 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1 AT CHITTORGARH(PG)	POWER GRID	D	For AMP work	17/Mar/2025	08:00	17/Mar/2025	18:00		PLANNED	Approved	17-Mar-25	08:00	17-Mar-25	18:00	
344	RQ210955	OCC_228	cpcc1_sd	BAY	70252A MAIN BAY - 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 AT PHAGI(RS)	POWER GRID	D	For AMP work	15/Mar/2025	08:00	15/Mar/2025	18:00		PLANNED	Approved	15-Mar-25	08:00	15-Mar-25	18:00	
345	RQ210961	OCC_228	cpcc1_sd	BAY	705 TIE BAY - 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2 AND 765/400 KV 1500 MVA ICT 1 AT CHITTORGARH(PG)	POWER GRID	D	For AMP work	14/Mar/2025	08:00	14/Mar/2025	18:00		PLANNED	Approved	14-Mar-25	08:00	14-Mar-25	18:00	

346	RQ210648	OCC_228	cpcc1_sd	BAY	704 MAIN BAY - 765 KV BIKANER(PG) - BUS 1 (POWERGRID) AND 765 KV BIKANER-BHADLA_2 (PG) CKT-1 AT 765 KV BIKANER(PG) (POWERGRID)	POWER GRID	D	AMP Work of 400 KV WEST BUS 1B	13/Mar/2025	08:00	13/Mar/2025	18:00		PLANNED	Approved	13-Mar-25	08:00	13-Mar-25	18:00	
347	RQ210960	OCC_228	cpcc1_sd	BAY	704 MAIN BAY - 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2 AT CHITTORGARH(PG)	POWER GRID	D	For AMP work	13/Mar/2025	08:00	13/Mar/2025	18:00		PLANNED	Approved	13-Mar-25	08:00	13-Mar-25	18:00	
348	RQ210970	OCC_228	cpcc1_sd	BAY	707 MAIN BAY - 765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PKTSL) CKT-2 (POWERGRID) AT 765 KV KHETRI (PKTSL)	POWER GRID	D	For AMP work	13/Mar/2025	08:00	14/Mar/2025	18:00		PLANNED	Approved	13-Mar-25	08:00	14-Mar-25	18:00	
349	RQ210671	OCC_228	cpcc1_sd	BAY	704 MAIN BAY - 765KV AGRA- JHATIKARA (PG) CKT-1 AT JHATIKARA(PG)	POWER GRID	D	FOR BAY AMP WORKS	12/Mar/2025	08:00	12/Mar/2025	18:00		PLANNED	Approved	12-Mar-25	08:00	12-Mar-25	18:00	
350	RQ210647	OCC_228	cpcc1_sd	BAY	708 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT BIKANER(PG) (POWERGRID) AND 765 KV BIKANER-BHADLA_2 (PG) CKT-2 AT 765 KV BIKANER(PG) (POWERGRID)	POWER GRID	D	AMP Work of 400 KV WEST BUS 1B	12/Mar/2025	08:00	12/Mar/2025	18:00		PLANNED	Approved	12-Mar-25	08:00	12-Mar-25	18:00	
351	RQ210670	OCC_228	cpcc1_sd	BAY	716 MAIN BAY - 765KV JHATIKARA ALIGARH (PG) CKT-1 AT JHATIKARA(PG)	POWER GRID	D	FOR BAY AMP WORKS	11/Mar/2025	08:00	11/Mar/2025	18:00		PLANNED	Approved	11-Mar-25	08:00	11-Mar-25	18:00	
352	RQ210969	OCC_228	cpcc1_sd	BAY	708 TIE BAY - 765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PKTSL) CKT-2 (POWERGRID) AND 765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL) AT 765 KV KHETRI (PKTSL) (POWERGRID)	POWER GRID	D	For AMP work	11/Mar/2025	08:00	12/Mar/2025	18:00		PLANNED	Approved	11-Mar-25	08:00	12-Mar-25	18:00	
353	RQ210669	OCC_228	cpcc1_sd	BAY	718 MAIN BAY - 765/400KV 1500 MVA ICT 4 AT JHATIKARA(PG)	POWER GRID	D	FOR BAY AMP WORKS	10/Mar/2025	08:00	10/Mar/2025	18:00		PLANNED	Approved	10-Mar-25	08:00	10-Mar-25	18:00	

354	RQ210959	OCC_228	cpcc1_sd	BAY	714 TIE BAY - 765KV AJMER-CHITTORGARH (PG) CKT-1 AND FUTURE AT CHITTORGARH(PG)	POWER GRID	D	For AMP work	10/Mar/2025	08:00	10/Mar/2025	18:00		PLANNED	Approved	10-Mar-25	08:00	10-Mar-25	18:00	
355	RQ210645	OCC_228	cpcc1_sd	BAY	718 MAIN BAY - 765 KV BHADLA-BIKANER (PG) CKT 2 (POWERGRID) AND FUTURE AT 765 KV BIKANER(PG) (POWERGRID)	POWER GRID	D	AMP Work of 400 KV WEST BUS 1B	10/Mar/2025	08:00	10/Mar/2025	18:00		PLANNED	Approved	10-Mar-25	08:00	10-Mar-25	18:00	
356	RQ210668	OCC_228	cpcc1_sd	BAY	715 MAIN BAY - 765/400KV 1500 MVA ICT 3 AT JHATIKARA(PG)	POWER GRID	D	FOR BAY AMP WORKS	09/Mar/2025	08:00	09/Mar/2025	18:00		PLANNED	Approved	09-Mar-25	08:00	09-Mar-25	18:00	
357	RQ210968	OCC_228	cpcc1_sd	BAY	709 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL) (POWERGRID) AT 765 KV KHETRI (PKTSL)	POWER GRID	D	For AMP work	09/Mar/2025	08:00	10/Mar/2025	18:00		PLANNED	Approved	09-Mar-25	08:00	10-Mar-25	18:00	
358	RQ210818	OCC_228	cpcc3_sd	BAY	701 MAIN BAY - 765KV BALIA-LUCKNOW_2 (PG) CKT-1 AT LUCKNOW_2(PG)	POWER GRID	D	AMP OF 701 MAIN BAY	08/Mar/2025	09:00	08/Mar/2025	18:00		PLANNED	Approved	08-Mar-25	09:00	08-Mar-25	18:00	
359	RQ210667	OCC_228	cpcc1_sd	BAY	712 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT JHATIKARA(PG)	POWER GRID	D	FOR BAY AMP WORKS	08/Mar/2025	08:00	08/Mar/2025	18:00		PLANNED	Approved	08-Mar-25	08:00	08-Mar-25	18:00	
360	RQ210666	OCC_228	cpcc1_sd	BAY	706 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV JHATIKARA(PG)	POWER GRID	D	FOR BAY AMP WORKS	07/Mar/2025	08:00	07/Mar/2025	18:00		PLANNED	Approved	07-Mar-25	08:00	07-Mar-25	18:00	
361	RQ210642	OCC_228	cpcc1_sd	BAY	710 MAIN BAY - 765 KV BIKANER-MOGA (PG) CKT-1 AT BIKANER	POWER GRID	D	AMP Work of 400 KV WEST BUS 1B	07/Mar/2025	08:00	07/Mar/2025	18:00		PLANNED	Approved	07-Mar-25	08:00	07-Mar-25	18:00	
362	RQ210665	OCC_228	cpcc1_sd	BAY	705 TIE BAY - 765KV AGRA-JHATIKARA (PG) CKT-1 AND 240 MVAR BUS REACTOR NO 1 AT 765KV JHATIKARA(PG)	POWER GRID	D	FOR BAY AMP WORKS	06/Mar/2025	08:00	06/Mar/2025	18:00		PLANNED	Approved	06-Mar-25	08:00	06-Mar-25	18:00	
363	RQ210641	OCC_228	cpcc1_sd	BAY	711 TIE BAY - 765 KV BIKANER-MOGA (PG) CKT-1 AND 765/400 KV 1500 MVA ICT 2 AT BIKANER(PG) AT 765 KV BIKANER(PG)	POWER GRID	D	AMP Work of 400 KV WEST BUS 1B	06/Mar/2025	08:00	06/Mar/2025	18:00		PLANNED	Approved	06-Mar-25	08:00	06-Mar-25	18:00	

364	RQ210958	OCC_228	cpcc1_sd	BAY	706 MAIN BAY - 765/400 KV 1000 MVA ICT 3 AT BHIWANI(PG) (POWERGRID) AT 765 KV BHIWANI(PG)	POWER GRID	D	For AMP work	06/Mar/2025	08:00	07/Mar/2025	18:00		PLANNED	Approved	06-Mar-25	08:00	07-Mar-25	18:00	
365	RQ210664	OCC_228	cpcc1_sd	BAY	708 TIE BAY - 765KV JHATIKARA BHIWANI (PG) CKT-1 AND 765/400KV 1500 MVA ICT 1 AT JHATIKARA(PG)	POWER GRID	D	FOR BAY AMP WORKS	05/Mar/2025	08:00	05/Mar/2025	18:00		PLANNED	Approved	05-Mar-25	08:00	05-Mar-25	18:00	
366	RQ210640	OCC_228	cpcc1_sd	BAY	713 MAIN BAY - 765 KV BIKANER-MOGA (PG) CKT-2 AT BIKANER	POWER GRID	D	AMP Work of 400 KV WEST BUS 1B	05/Mar/2025	08:00	05/Mar/2025	18:00		PLANNED	Approved	05-Mar-25	08:00	05-Mar-25	18:00	
367	RQ210663	OCC_228	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT JHATIKARA(PG) (POWERGRID) AND 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1 AT 765 KV JHATIKARA(PG) (POWERGRID)	POWER GRID	D	FOR BAY AMP WORKS	04/Mar/2025	08:00	04/Mar/2025	18:00		PLANNED	Approved	04-Mar-25	08:00	04-Mar-25	18:00	
368	RQ210639	OCC_228	cpcc1_sd	BAY	714 TIE BAY - 765 KV BIKANER-MOGA (PG) CKT-2 AND FUTURE AT 765 KV BIKANER(PG)	POWER GRID	D	AMP Work of 400 KV WEST BUS 1B	04/Mar/2025	08:00	04/Mar/2025	18:00		PLANNED	Approved	04-Mar-25	08:00	04-Mar-25	18:00	
369	RQ210939	OCC_228	cpcc3_sd	BAY	717 TIE BAY - 765KV AGRA-JHATIKARA (PG) CKT-1 AND 240 MVAR BUS REACTOR NO 2 AT 765KV AGRA(PG)	POWER GRID	D	AMP WORK	03/Mar/2025	08:00	03/Mar/2025	18:00		PLANNED	Approved	03-Mar-25	08:00	03-Mar-25	18:00	
370	RQ210662	OCC_228	cpcc1_sd	BAY	717 TIE BAY - 765KV JHATIKARA ALIGARH (PG) CKT-1 AND 765/400KV 1500 MVA ICT 4 AT JHATIKARA(PG)	POWER GRID	D	FOR BAY AMP WORKS	03/Mar/2025	08:00	03/Mar/2025	18:00		PLANNED	Approved	03-Mar-25	08:00	03-Mar-25	18:00	
371	RQ210638	OCC_228	cpcc1_sd	BAY	712 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT BIKANER(PG)	POWER GRID	D	AMP Work of 400 KV WEST BUS 1B	03/Mar/2025	08:00	03/Mar/2025	18:00		PLANNED	Approved	03-Mar-25	08:00	03-Mar-25	18:00	

372	RQ210957	OCC_228	cpcc1_sd	BAY	705 TIE BAY - 765/400 KV 1000 MVA ICT 3 AT BHIWANI(PG) (POWERGRID) AND FUTURE AT 765 KV BHIWANI(PG) (POWERGRID)	POWER GRID	D	For AMP work	03/Mar/2025	08:00	04/Mar/2025	18:00		PLANNED	Approved	03-Mar-25	08:00	04-Mar-25	18:00	
373	RQ210637	OCC_228	cpcc1_sd	BAY	721 MAIN BAY - 765 KV BHADLA-BIKANER (PG) CKT 1 (POWERGRID) AND 765 KV BIKANER(PG) - BUS 2 AT 765 KV BIKANER(PG) (POWERGRID)	POWER GRID	D	AMP Work of 400 KV WEST BUS 1B	02/Mar/2025	08:00	02/Mar/2025	18:00		PLANNED	Approved	02-Mar-25	08:00	02-Mar-25	18:00	
374	RQ210636	OCC_228	cpcc1_sd	BAY	720 TIE BAY - 765 KV BHADLA-BIKANER (PG) CKT 1 (POWERGRID) AND 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-1 AT 765 KV BIKANER(PG) (POWERGRID)	POWER GRID	D	AMP Work of 400 KV WEST BUS 1B	01/Mar/2025	08:00	01/Mar/2025	18:00		PLANNED	Approved	01-Mar-25	08:00	01-Mar-25	18:00	
375	RQ210973	OCC_228	cpcc1_sd	BAY	704 MAIN BAY - 765 KV KHETRI (PG) - BUS 1 (PKTSL) AND 765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PKTSL) CKT-1 AT 765 KV KHETRI (PKTSL) (PKTSL)	PKTSL	D	For AMP work	19/Mar/2025	08:00	20/Mar/2025	18:00		PLANNED	Approved	19-Mar-25	08:00	20-Mar-25	18:00	
376	RQ210972	OCC_228	cpcc1_sd	BAY	705 TIE BAY - 765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PKTSL) CKT-1 (PKTSL) AND 765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL) AT 765 KV KHETRI (PKTSL) (PKTSL)	PKTSL	D	For AMP work	17/Mar/2025	08:00	18/Mar/2025	18:00		PLANNED	Approved	17-Mar-25	08:00	18-Mar-25	18:00	
377	RQ210971	OCC_228	cpcc1_sd	BAY	706 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL) (PKTSL)	PKTSL	D	For AMP work	15/Mar/2025	08:00	16/Mar/2025	18:00		PLANNED	Approved	15-Mar-25	08:00	16-Mar-25	18:00	

378	RQ210646	OCC_228	cpcc1_sd	BAY	717 TIE BAY - 765 KV BHADLA-BIKANER (PG) CKT 2 (PKTSL) AND 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-2 AT 765 KV BIKANER(PG) (PKTSL)	PKTSL	D	AMP Work of 400 KV WEST BUS 1B	11/Mar/2025	08:00	11/Mar/2025	18:00		PLANNED	Approved	11-Mar-25	08:00	11-Mar-25	18:00	
379	RQ210661	OCC_228	cpcc1_sd	BAY	710 MAIN BAY - 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PG) CKT-2 (PKTSL) AT JHATIKARA(PG)	PKTSL	D	FOR BAY AMP WORKS	02/Mar/2025	08:00	02/Mar/2025	18:00		PLANNED	Approved	02-Mar-25	08:00	02-Mar-25	18:00	
380	RQ210660	OCC_228	cpcc1_sd	BAY	713 MAIN BAY - 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PG) CKT-1 (PKTSL) AT JHATIKARA(PG)	PKTSL	D	FOR BAY AMP WORKS	01/Mar/2025	08:00	01/Mar/2025	18:00		PLANNED	Approved	01-Mar-25	08:00	01-Mar-25	18:00	
381	RQ209342	OCC_228	cpcc2_sd	BAY	711 TIE BAY - 765KV MOGA-BHIWANI (PG) CKT-1 AND 765/400KV 1500 MVA ICT 2 AT MOGA(PG)		C	AMP work of Bay	17/Mar/2025	08:30	18/Mar/2025	18:00	Kindly approve.	PLANNED	Approved	17-Mar-25	08:30	18-Mar-25	18:00	
382	RQ209340	OCC_228	cpcc2_sd	BAY	704 MAIN BAY - 765 KV BIKANER-MOGA (PG) CKT-2 (POWERGRID) AT MOGA		C	AMP work of Bay	14/Mar/2025	08:30	15/Mar/2025	18:00	Kindly approve.	PLANNED	Approved	14-Mar-25	08:30	15-Mar-25	18:00	
383	RQ209341	OCC_228	cpcc2_sd	BAY	707 MAIN BAY - 765KV MOGA-MEERUT (PG) CKT-1 AT MOGA(PG)		C	SF6 gas leakage attending in CB Pole of 707 Bay CB	05/Mar/2025	08:30	07/Mar/2025	18:00	Kindly approve.	PLANNED	Approved	05-Mar-25	08:30	07-Mar-25	18:00	
384	RQ209769	OCC_228	slcdcs_sd	BAY	70552B MAIN BAY - 765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1 (PAPTL) AT 765 KV PHAGI(RS)	PAPTL	D	Quarterly Maintenance work	12/Mar/2025	08:00	12/Mar/2025	18:00		PLANNED	Approved	12-Mar-25	08:00	12-Mar-25	18:00	
385	RQ210658	OCC_228	cpcc1_sd	BAY	710 MAIN BAY - 765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1 (PAPTL) AND FUTURE AT 765 KV AJMER(PG) (PAPTL)	PAPTL	D	AMP Work of 400 KV WEST BUS 1B	10/Mar/2025	08:00	10/Mar/2025	18:00		PLANNED	Approved	10-Mar-25	08:00	10-Mar-25	18:00	

386	RQ210953	OCC_228	cpcc1_sd	BAY	714 TIE BAY - 765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2 (PAPTL) AND 765KV BUS 1 AT AJMER(PG) AT 765 KV AJMER(PG) (PAPTL)	PAPTL	D	For AMP work	04/Mar/2025	11:00	04/Mar/2025	18:00		PLANNED	Approved	04-Mar-25	11:00	04-Mar-25	18:00	
387	RQ210952	OCC_228	cpcc1_sd	BAY	713 MAIN BAY - 765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2 (PAPTL) AND 765KV BUS 2 AT AJMER(PG) AT 765 KV AJMER(PG) (PAPTL)	PAPTL	D	For AMP work	03/Mar/2025	08:00	03/Mar/2025	18:00		PLANNED	Approved	03-Mar-25	08:00	03-Mar-25	18:00	
388	RQ210644	OCC_228	cpcc1_sd	BAY	716 MAIN BAY - 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-2 (BKTL) AT 765 KV BIKANER(PG)	BKTL	D	AMP Work of 400 KV WEST BUS 1B	09/Mar/2025	08:00	09/Mar/2025	18:00		PLANNED	Approved	09-Mar-25	08:00	09-Mar-25	18:00	
389	RQ210643	OCC_228	cpcc1_sd	BAY	719 MAIN BAY - 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-1 (BKTL) AT 765 KV BIKANER(PG)	BKTL	D	AMP Work of 400 KV WEST BUS 1B	08/Mar/2025	08:00	08/Mar/2025	18:00		PLANNED	Approved	08-Mar-25	08:00	08-Mar-25	18:00	
390	RQ210967	OCC_228	cpcc1_sd	BAY	716 MAIN BAY - 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-1 (PNTL) AT 765 KV KHETRI (PKTSL)	PNTL	D	For AMP work	07/Mar/2025	08:00	08/Mar/2025	18:00		PLANNED	Approved	07-Mar-25	08:00	08-Mar-25	18:00	
391	RQ210966	OCC_228	cpcc1_sd	BAY	717 TIE BAY - 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-1 (PNTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (PNTL)	PNTL	D	For AMP work	05/Mar/2025	08:00	06/Mar/2025	18:00		PLANNED	Approved	05-Mar-25	08:00	06-Mar-25	18:00	
392	RQ210965	OCC_228	cpcc1_sd	BAY	719 MAIN BAY - 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-2 (PNTL) AT 765 KV KHETRI (PKTSL)	PNTL	D	For AMP work	03/Mar/2025	08:00	04/Mar/2025	18:00		PLANNED	Approved	03-Mar-25	08:00	04-Mar-25	18:00	

393	RQ210964	OCC_228	cpcc1_sd	BAY	720 TIE BAY - 765 KV KHETRI (PKTSL)- NARELA(PNTL) (PNTL) CKT-2 (PNTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (PNTL)	PNTL	D	For AMP work	01/Mar/2025	08:00	02/Mar/2025	18:00		PLANNED	Approved	01-Mar-25	08:00	02-Mar-25	18:00	
394	RQ209500	OCC_228	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT GR.NOIDA_2(UPC)	UPPTCL	C	B phase will free for leakage attending, 1500 MVA ICT-1 will charge R ph, Y ph and Spare phase	29/Mar/2025	09:00	29/Mar/2025	11:00		PLANNED	Approved	29-Mar-25	09:00	29-Mar-25	11:00	
395	RQ209497	OCC_228	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT HAPUR(UP)	UPPTCL	C	Normalization of 1500 MVA ICT-1, spare ph will free and 1500 MVA ICT-2 will charge with R ph, Y ph and B ph.	27/Mar/2025	10:30	27/Mar/2025	12:30		PLANNED	Approved	27-Mar-25	10:30	27-Mar-25	12:30	
396	RQ209501	OCC_228	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT GR.NOIDA_2(UPC)	UPPTCL	C	Normalization of 1500 MVA ICT-2, spare ph will free and 1500 MVA ICT-2 will charge with R ph, Y ph and B ph.	22/Mar/2025	10:00	22/Mar/2025	12:00		PLANNED	Approved	22-Mar-25	10:00	22-Mar-25	12:00	
397	RQ209234	OCC_228	stuup_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 3 AT UNNAO(UP)	UPPTCL	C	* Annual maintenance testing work of 1000 MVA ICT-III	10/Mar/2025	09:00	10/Mar/2025	18:00		PLANNED	Approved	10-Mar-25	09:00	10-Mar-25	18:00	
398	RQ209504	OCC_228	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT GR.NOIDA_2(UPC)	UPPTCL	C	B phase will free for leakage attending, 1500 MVA ICT-2 will charge R ph, Y ph and Spare phase	08/Mar/2025	10:00	08/Mar/2025	12:00		PLANNED	Approved	08-Mar-25	10:00	08-Mar-25	12:00	
399	RQ209233	OCC_228	stuup_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 2 AT UNNAO(UP)	UPPTCL	D	Annual maintenance routine testing of 1000 MVA ICT-II	08/Mar/2025	09:00	09/Mar/2025	18:00		PLANNED	Approved	08-Mar-25	09:00	09-Mar-25	18:00	
400	RQ209493	OCC_228	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT HAPUR(UP)	UPPTCL	C	B phase will free for leakage attending, 1500 MVA ICT-1 will charge R ph, Y ph and Spare phase	06/Mar/2025	10:00	06/Mar/2025	12:00		PLANNED	Approved	06-Mar-25	10:00	06-Mar-25	12:00	
401	RQ209235	OCC_228	stuup_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 1 AT UNNAO(UP)	UPPTCL	D	* Annual maintenance testing work of 1000 MVA ICT-I	06/Mar/2025	09:00	07/Mar/2025	18:00		PLANNED	Approved	06-Mar-25	09:00	07-Mar-25	18:00	
402	RQ210812	OCC_228	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT ALIGARH(PG)	POWER GRID	D	5 Year AMP and Body Protection Modifications as per CC-Technical IOMs	27/Mar/2025	08:00	27/Apr/2025	18:00		PLANNED	Approved	27-Mar-25	08:00	27-Apr-25	18:00	
403	RQ210811	OCC_228	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT ALIGARH(PG)	POWER GRID	D	5 Year AMP and Body Protection Modifications as per CC-Technical IOMs	25/Mar/2025	08:00	25/Mar/2025	18:00		PLANNED	Approved	25-Mar-25	08:00	25-Mar-25	18:00	
404	RQ210288	OCC_228	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT JHATIKARA(PG)		D	relay testing	24/Mar/2025	09:00	24/Mar/2025	12:00		PLANNED	Approved	24-Mar-25	16:30	24-Mar-25	23:00	To be availed from 16:30hrs
405	RQ210272	OCC_228	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 4 AT KOTESHWAR(PG)		D	For implementation of updated mechanical protection settings and AMP	17/Mar/2025	09:30	18/Mar/2025	18:30		PLANNED	Approved	17-Mar-25	09:30	18-Mar-25	18:30	

406	RQ210265	OCC_228	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT AJMER(PG)		D	CSD realy installation	17/Mar/2025	08:00	18/Mar/2025	20:00		PLANNED	Approved	17-Mar-25	16:30	18-Mar-25	23:00	To be availed from 16:30hrs
407	RQ210323	OCC_228	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BHADLA(PG)		D	CSD realy installation & fine tuning of CSD	14/Mar/2025	09:30	14/Mar/2025	18:00		PLANNED	Approved	14-Mar-25	16:30	14-Mar-25	23:00	To be availed from 16:30hrs
408	RQ210271	OCC_228	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 3 AT KOTESHWAR(PG)		D	For implementation of updated mechanical protection settings and AMP	14/Mar/2025	09:30	15/Mar/2025	18:30		PLANNED	Approved	14-Mar-25	09:30	15-Mar-25	18:30	
409	RQ210333	OCC_228	cpcc1_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 3 AT BHIWANI(PG)		D	Relay Testing and AMP.	13/Mar/2025	09:00	13/Mar/2025	18:00		PLANNED	Approved	13-Mar-25	09:00	13-Mar-25	18:00	
410	RQ210325	OCC_228	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BHADLA(PG)		D	CSD realy installation & fine tuning of CSD	12/Mar/2025	09:30	12/Mar/2025	18:00		PLANNED	Approved	12-Mar-25	16:30	12-Mar-25	23:00	To be availed from 16:30hrs
411	RQ210270	OCC_228	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 2 AT KOTESHWAR(PG)		D	For implementation of updated mechanical protection settings and AMP	12/Mar/2025	09:30	13/Mar/2025	18:30		PLANNED	Approved	12-Mar-25	09:30	13-Mar-25	18:30	
412	RQ210301	OCC_228	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT MEERUT(PG)		D	AMP WORK	11/Mar/2025	09:00	11/Mar/2025	18:00		PLANNED	Approved	11-Mar-25	09:00	11-Mar-25	18:00	
413	RQ210324	OCC_228	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA(PG)		D	CSD realy installation & fine tuning of CSD	10/Mar/2025	09:30	10/Mar/2025	18:00		PLANNED	Approved	10-Mar-25	16:30	10-Mar-25	23:00	To be availed from 16:30hrs
414	RQ210269	OCC_228	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 1 AT KOTESHWAR(PG)		D	For implementation of updated mechanical protection settings and AMP	10/Mar/2025	09:30	11/Mar/2025	18:30		PLANNED	Approved	10-Mar-25	09:30	11-Mar-25	16:00	
415	RQ210345	OCC_228	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT CHITTORGARH(PG)		D	regular amp work and insulation coating	06/Mar/2025	09:00	07/Mar/2025	17:00		PLANNED	Approved	06-Mar-25	16:30	07-Mar-25	23:00	To be availed from 16:30hrs
416	RQ210300	OCC_228	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT MEERUT(PG)		D	AMP WORK	05/Mar/2025	09:00	05/Mar/2025	18:00		PLANNED	Approved	05-Mar-25	09:00	05-Mar-25	18:00	
417	RQ210314	OCC_228	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT BHADLA_2(PG)		D	AMP Work, Attending Punch Points	04/Mar/2025	18:00	04/Mar/2025	23:00		PLANNED	Approved	04-Mar-25	16:30	04-Mar-25	23:00	To be availed from 16:30hrs
418	RQ210289	OCC_228	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BIKANER(PG)		D	AMP WORK	04/Mar/2025	15:00	04/Mar/2025	23:00		PLANNED	Approved	04-Mar-25	16:30	04-Mar-25	23:00	To be availed from 16:30hrs
419	RQ209793	OCC_228	cpcc2_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT MOGA(PG)		D	AMP Work of 765 kV ICT-1 and Replacement of Decaan make singlar pilot Polymer insulator (at 708 &709 dropper) with double istring insulator	04/Mar/2025	10:00	04/Mar/2025	17:00	Kindly approve.	PLANNED	Approved					To be clubbed with bikaner-moga line s/d
420	RQ210313	OCC_228	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BHADLA_2(PG)		D	AMP WORK	03/Mar/2025	18:00	03/Mar/2025	23:00		PLANNED	Approved	03-Mar-25	16:30	03-Mar-25	23:00	To be availed from 16:30hrs
421	RQ210290	OCC_228	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BIKANER(PG)		D	AMP WORK	03/Mar/2025	15:00	03/Mar/2025	23:00		PLANNED	Approved	03-Mar-25	16:30	03-Mar-25	23:00	To be availed from 16:30hrs
422	RQ210299	OCC_228	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT MEERUT(PG)		D	AMP WORK	03/Mar/2025	09:00	03/Mar/2025	18:00		PLANNED	Approved	03-Mar-25	09:00	03-Mar-25	18:00	

423	RQ210344	OCC_228	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT CHITTORGARH(PG)		D	regular amp work and insulation coating	03/Mar/2025	09:00	04/Mar/2025	17:00		PLANNED	Approved	03-Mar-25	16:30	04-Mar-25	23:00	To be availed from 16:30hrs
424	RQ210312	OCC_228	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG)		D	AMP WORK	02/Mar/2025	18:00	02/Mar/2025	23:00		PLANNED	Approved	02-Mar-25	16:30	02-Mar-25	23:00	To be availed from 16:30hrs
425	RQ209800	OCC_228	cpcc2_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT MOGA(PG)		D	CSD Fine Tunning of 425 C.B	02/Mar/2025	10:00	02/Mar/2025	12:00	Kindly approve.	PLANNED	Approved					To be clubbed with bikaner-moga line s/d
426	RQ210347	OCC_228	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL)		D	For scheme checking work	02/Mar/2025	09:00	02/Mar/2025	17:00		PLANNED	Approved	02-Mar-25	16:30	02-Mar-25	23:00	To be availed from 16:30hrs
427	RQ210311	OCC_228	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG)		D	AMP WORK	01/Mar/2025	18:00	01/Mar/2025	23:00		PLANNED	Approved	01-Mar-25	16:30	01-Mar-25	23:00	To be availed from 16:30hrs
428	RQ210346	OCC_228	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL)		D	For scheme checking work	01/Mar/2025	09:00	01/Mar/2025	17:00		PLANNED	Approved	01-Mar-25	16:30	01-Mar-25	23:00	To be availed from 16:30hrs
429	RQ210980	OCC_228	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT SIKAR_2(PSTL)	PSTL	D	Construction Work For Integration of 713 & 716 Bays	13/Mar/2025	08:00	15/Mar/2025	18:00		PLANNED	Approved	13-Mar-25	16:30	15-Mar-25	23:00	To be availed from 16:30hrs
430	RQ210981	OCC_228	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT SIKAR_2(PSTL)	PSTL	D	Construction Work For Integration of 713 & 716 Bays	10/Mar/2025	08:00	12/Mar/2025	18:00		PLANNED	Approved	10-Mar-25	16:30	12-Mar-25	23:00	To be availed from 16:30hrs
431	RQ209620	OCC_228	slcdcs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	10/Mar/2025	08:00	10/Mar/2025	18:00		PLANNED	Approved	10-Mar-25	16:30	10-Mar-25	23:00	To be availed from 16:30hrs
432	RQ209194	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-SRINAGAR(UK) (UK) CKT-2	PTCUL	C	CVT Testing. Wave trap inspection. CT & CVT oil sampling	03/Apr/2025	08:00	04/Apr/2025	18:00		PLANNED	Approved					Clubbed with 434
433	RQ209193	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-SRINAGAR(UK) (UK) CKT-1	PTCUL	C	CVT Testing. Wave trap inspection. CT & CVT oil sampling	01/Apr/2025	08:00	02/Apr/2025	18:00		PLANNED	Approved					Clubbed with 435
434	RQ209191	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-SRINAGAR(UK) (UK) CKT-2	PTCUL	D	AMP- 1. CT, CVT & Wave trap inspection & testing. 2. Relay testing	27/Mar/2025	08:00	29/Mar/2025	18:00		PLANNED	Approved	27-Mar-25	08:00	29-Mar-25	18:00	May be given subject to real time grid conditions on daily basis/One circuit shutdown from both end at a time/Uttarakhand consent
435	RQ209190	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-SRINAGAR(UK) (UK) CKT-1	PTCUL	D	AMP- 1. CT, CVT & Wave trap inspection & testing. 2. Relay testing	24/Mar/2025	08:00	26/Mar/2025	18:00		PLANNED	Approved	24-Mar-25	08:00	26-Mar-25	18:00	May be given subject to real time grid conditions on daily basis/One circuit shutdown from both end at a time/Uttarakhand consent
436	RQ209188	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-SRINAGAR(UK) (UK) CKT-2	PTCUL	C	3RD Party PLCC system inspection, testing & tuning	18/Mar/2025	13:00	19/Mar/2025	18:00		PLANNED	Approved	18-Mar-25	13:00	19-Mar-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/Uttarakhand consent
437	RQ209187	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-SRINAGAR(UK) (UK) CKT-1	PTCUL	C	3RD Party PLCC system inspection, testing & tuning	17/Mar/2025	08:00	18/Mar/2025	13:00		PLANNED	Approved	17-Mar-25	08:00	18-Mar-25	13:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/Uttarakhand consent
438	RQ209524	OCC_228	slcdck_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RISHIKESH(UK)-NEHTAUR(UP) (UK) CKT-1	PTCUL	D	Replacement of Insulator	02/Mar/2025	08:00	03/Mar/2025	18:00		PLANNED	Approved	02-Mar-25	08:00	03-Mar-25	18:00	

439	RQ210795	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD(PG)-MEJA TPS(MUN) (PG) CKT-2	POWER GRID	D	Line Bay AMP Works by Prayagraj SS	31/Mar/2025	09:00	31/Mar/2025	18:00		PLANNED	Approved	31-Mar-25	09:00	31-Mar-25	18:00	
440	RQ209653	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1	POWER GRID	D	Planned outage for PLC of 765 kv S/C Mainpuri-Bara Ckt-1 T/L of SEUPPTCL	28/Mar/2025	08:00	29/Mar/2025	18:00		PLANNED	Approved	28-Mar-25	08:00	29-Mar-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC consent
441	RQ210871	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-2	POWER GRID	D	To attend SD nature of defects in the line	27/Mar/2025	08:00	28/Mar/2025	18:00		PLANNED	Approved	27-Mar-25	08:00	28-Mar-25	18:00	
442	RQ209696	OCC_228	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-2	POWER GRID	D	Testing & Maintenance work of 400 KV side bay Equipments	26/Mar/2025	08:00	26/Mar/2025	18:00		PLANNED	Approved	26-Mar-25	08:00	26-Mar-25	18:00	
443	RQ209695	OCC_228	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-1	POWER GRID	D	Testing & Maintenance work of 400 KV side bay Equipments	25/Mar/2025	08:00	25/Mar/2025	18:00		PLANNED	Approved	25-Mar-25	08:00	25-Mar-25	18:00	
444	RQ210870	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-1	POWER GRID	D	To attend SD nature of defects in the line	25/Mar/2025	08:00	26/Mar/2025	18:00		PLANNED	Approved	25-Mar-25	08:00	26-Mar-25	18:00	
445	RQ210990	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-2	POWER GRID	D	for stringing of 765 kV D/C Khetri-Narela transmission line.	24/Mar/2025	06:00	26/Mar/2025	18:00		PLANNED	Approved	24-Mar-25	06:00	26-Mar-25	18:00	
446	RQ210989	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-1	POWER GRID	D	for stringing of 765 kV D/C Khetri-Narela transmission line.	24/Mar/2025	06:00	26/Mar/2025	18:00		PLANNED	Approved	24-Mar-25	06:00	26-Mar-25	18:00	
447	RQ210777	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-1	POWER GRID	D	Porcelain to Polymer Insulator Replacement work	21/Mar/2025	08:00	22/Mar/2025	18:00		PLANNED	Approved	21-Mar-25	08:00	22-Mar-25	18:00	
448	RQ210784	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-2	POWER GRID	D	Testing of DTPC scheme (under Process bus)	20/Mar/2025	09:00	20/Mar/2025	14:00		PLANNED	Approved	20-Mar-25	09:00	20-Mar-25	14:00	
449	RQ210880	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-SOHAWAL (PG) CKT-1	POWER GRID	D	FOR RECTIFICATION & REPLACEMENT OF DROPPERS.	20/Mar/2025	09:00	20/Mar/2025	18:00		PLANNED	Approved	20-Mar-25	09:00	20-Mar-25	18:00	
450	RQ210799	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-2	POWER GRID	D	Main and Tie bay LBB retrofitting works.	19/Mar/2025	09:00	19/Mar/2025	18:00		PLANNED	Approved	19-Mar-25	09:00	19-Mar-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC consent
451	RQ210798	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-1	POWER GRID	D	Main and Tie bay LBB retrofitting works.	19/Mar/2025	09:00	19/Mar/2025	18:00		PLANNED	Approved	19-Mar-25	09:00	19-Mar-25	18:00	
452	RQ210723	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-LUCKNOW_2 (PG) CKT-2	POWER GRID	D	AMP WORK	19/Mar/2025	09:00	19/Mar/2025	18:00		PLANNED	Approved	19-Mar-25	09:00	19-Mar-25	18:00	
453	RQ209727	OCC_228	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1	POWER GRID	D	Quarterly Preventive Maintenance and testing work.	19/Mar/2025	08:00	19/Mar/2025	18:00		PLANNED	Approved					Clubbed with 51
454	RQ210783	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-KANPUR (PG) CKT-2	POWER GRID	D	Testing of DTPC scheme (under Process bus)	18/Mar/2025	09:00	18/Mar/2025	14:00		PLANNED	Approved	18-Mar-25	09:00	18-Mar-25	14:00	

455	RQ210803	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-GORAKHPUR(UP) (PG) CKT-1	POWER GRID	D	AMP of line bay equipment	17/Mar/2025	09:00	17/Mar/2025	18:00		PLANNED	Approved	17-Mar-25	09:00	17-Mar-25	18:00	
456	RQ210782	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-KANPUR (PG) CKT-1	POWER GRID	D	Testing of DTPC scheme (under Process bus)	17/Mar/2025	09:00	17/Mar/2025	14:00		PLANNED	Approved	17-Mar-25	09:00	17-Mar-25	14:00	
457	RQ210698	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-JAULIIVI (PG) CKT-2	POWER GRID	D	AMP WORK	17/Mar/2025	09:00	17/Mar/2025	18:00		PLANNED	Approved	17-Mar-25	09:00	17-Mar-25	18:00	
458	RQ210797	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-1	POWER GRID	D	Main and Tie bay LBB retrofitting works.	15/Mar/2025	09:00	15/Mar/2025	18:00		PLANNED	Approved	15-Mar-25	09:00	15-Mar-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC consent
459	RQ210796	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-2	POWER GRID	D	Main and Tie bay LBB retrofitting works.	15/Mar/2025	09:00	15/Mar/2025	18:00		PLANNED	Approved	15-Mar-25	09:00	15-Mar-25	18:00	
460	RQ210697	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-JAULIIVI (PG) CKT-1	POWER GRID	D	AMP WORK	14/Mar/2025	09:00	14/Mar/2025	18:00		PLANNED	Approved	14-Mar-25	09:00	14-Mar-25	18:00	
461	RQ210941	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-3	POWER GRID	D	Testing of DTPC scheme (under Process bus)	13/Mar/2025	09:00	13/Mar/2025	14:00		PLANNED	Approved	13-Mar-25	09:00	13-Mar-25	14:00	
462	RQ209461	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-2	POWER GRID	C	* SHUTDOWN OF 400KV PANKI-FATEHPUR(PG) LINE - II FOR BAY MAINTENANCE	12/Mar/2025	10:00	12/Mar/2025	17:00		PLANNED	Approved	12-Mar-25	10:00	12-Mar-25	17:00	
463	RQ210794	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-2	POWER GRID	D	Main and Tie bay LBB retrofitting works.	12/Mar/2025	09:00	12/Mar/2025	18:00		PLANNED	Approved	12-Mar-25	09:00	12-Mar-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC consent
464	RQ210779	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-2	POWER GRID	D	Testing of DTPC scheme (under Process bus)	12/Mar/2025	09:00	12/Mar/2025	14:00		PLANNED	Approved	12-Mar-25	09:00	12-Mar-25	14:00	
465	RQ210781	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-AGRA (PG) CKT-1	POWER GRID	D	Testing of DTPC scheme (under Process bus)	11/Mar/2025	09:00	11/Mar/2025	14:00		PLANNED	Approved	11-Mar-25	09:00	11-Mar-25	14:00	
466	RQ210760	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1	POWER GRID	D	Porcelain to Polymer Insulator Replacement work	11/Mar/2025	08:00	12/Mar/2025	18:00		PLANNED	Approved	11-Mar-25	08:00	12-Mar-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC consent
467	RQ210793	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-1	POWER GRID	D	Main and Tie bay LBB retrofitting works.	10/Mar/2025	09:00	10/Mar/2025	18:00		PLANNED	Approved	10-Mar-25	09:00	10-Mar-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC consent
468	RQ210786	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2	POWER GRID	D	Rectification of Shutdown Nature Defects	10/Mar/2025	08:00	12/Mar/2025	18:00		PLANNED	Approved	10-Mar-25	08:00	12-Mar-25	18:00	
469	RQ210943	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2	POWER GRID	D	Rectification of Shutdown Nature Defects	10/Mar/2025	08:00	12/Mar/2025	18:00		PLANNED	Approved	10-Mar-25	08:00	12-Mar-25	18:00	
470	RQ210778	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1	POWER GRID	D	Testing of DTPC scheme (under Process bus)	08/Mar/2025	09:00	08/Mar/2025	14:00		PLANNED	Approved	08-Mar-25	09:00	08-Mar-25	14:00	
471	RQ209650	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-3	POWER GRID	D	Planned outage for PLC of 765 kv S/C Mainpuri-Bara Ckt-1 T/L of SEUPPTCL	08/Mar/2025	08:00	08/Mar/2025	18:00		PLANNED	Approved	08-Mar-25	08:00	08-Mar-25	18:00	

472	RQ209649	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-2	POWER GRID	D	Planned outage for PLC of 765 kv S/C Mainpuri-Bara Ckt-1 T/L of SEUPPTCL	08/Mar/2025	08:00	08/Mar/2025	18:00		PLANNED	Approved	08-Mar-25	08:00	08-Mar-25	18:00	
473	RQ210890	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI(PG)-ORAI(UP) (PG) CKT-2	POWER GRID	D	Line Terminal Equipment's AMP Work	07/Mar/2025	09:00	07/Mar/2025	18:00		PLANNED	Approved	07-Mar-25	09:00	07-Mar-25	18:00	
474	RQ210942	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1	POWER GRID	D	Rectification of Shutdown Nature Defects	07/Mar/2025	08:00	09/Mar/2025	18:00		PLANNED	Approved	07-Mar-25	08:00	09-Mar-25	18:00	
475	RQ210776	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR (PG)	POWER GRID	D	esting of DTPC scheme (under Process bus)	07/Mar/2025	08:00	07/Mar/2025	18:00		PLANNED	Approved	07-Mar-25	08:00	07-Mar-25	18:00	
476	RQ210691	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-3	POWER GRID	D	AMP WORK	06/Mar/2025	08:30	06/Mar/2025	18:00		PLANNED	Approved	06-Mar-25	08:30	06-Mar-25	18:00	
477	RQ210889	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI(PG)-ORAI(UP) (PG) CKT-1	POWER GRID	D	Line Terminal Equipment's AMP Work	05/Mar/2025	09:00	05/Mar/2025	18:00		PLANNED	Approved	05-Mar-25	09:00	05-Mar-25	18:00	
478	RQ210727	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	POWER GRID	D	Checking and replacement of conservator AirCell at Kanpur GIS	05/Mar/2025	08:00	05/Mar/2025	18:00		PLANNED	Approved	05-Mar-25	08:00	05-Mar-25	18:00	
479	RQ209652	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-2	POWER GRID	D	Planned outage for PLC of 765 kv S/C Mainpuri-Bara Ckt-1 T/L of SEUPPTCL	05/Mar/2025	08:00	05/Mar/2025	18:00		PLANNED	Approved	05-Mar-25	08:00	05-Mar-25	18:00	
480	RQ210772	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-1	POWER GRID	D	Testing of DTPC scheme (under Process bus)	05/Mar/2025	08:00	05/Mar/2025	18:00		PLANNED	Approved	05-Mar-25	08:00	05-Mar-25	18:00	
481	RQ209651	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-1	POWER GRID	D	Planned outage for PLC of 765 kv S/C Mainpuri-Bara Ckt-1 T/L of SEUPPTCL	05/Mar/2025	08:00	05/Mar/2025	18:00		PLANNED	Approved	05-Mar-25	08:00	05-Mar-25	18:00	
482	RQ210724	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-BAREILLY (PG) CKT-1	POWER GRID	D	AMP WORK	04/Mar/2025	09:30	04/Mar/2025	17:30		PLANNED	Approved	04-Mar-25	09:30	04-Mar-25	17:30	
483	RQ210689	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-1	POWER GRID	D	AMP WORK	04/Mar/2025	08:30	04/Mar/2025	18:00		PLANNED	Approved	04-Mar-25	08:30	04-Mar-25	18:00	
484	RQ210771	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-2	POWER GRID	D	testing of DTPC scheme under process Bus	04/Mar/2025	08:00	04/Mar/2025	18:00		PLANNED	Approved	04-Mar-25	08:00	04-Mar-25	18:00	
485	RQ210523	OCC_228	slcdcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGTB(DTL)-BHIWANI(PG) (PG)	POWER GRID	C	Replacement of Line Isolator. Maintenance of Bay	03/Mar/2025	10:00	04/Mar/2025	17:00		PLANNED	Approved	03-Mar-25	10:00	04-Mar-25	17:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/Subject to Delhi consent
486	RQ210725	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-BAREILLY (PG) CKT-2	POWER GRID	D	AMP WORK	03/Mar/2025	09:30	03/Mar/2025	17:30		PLANNED	Approved	03-Mar-25	09:30	03-Mar-25	17:30	
487	RQ210690	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-2	POWER GRID	D	AMP WORK	03/Mar/2025	08:30	03/Mar/2025	18:00		PLANNED	Approved	03-Mar-25	08:30	03-Mar-25	18:00	
488	RQ210944	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-1	POWER GRID	D	AMP WORK	03/Mar/2025	08:00	03/Mar/2025	18:00		PLANNED	Approved	03-Mar-25	08:00	03-Mar-25	18:00	

489	RQ210630	OCC_228	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH(PG)-KOLDAM(NT) (PG) CKT-1	POWER GRID	D	relay testing of 400 kv switchyard	03/Mar/2025	08:00	04/Mar/2025	19:00		PLANNED	Approved	03-Mar-25	08:00	04-Mar-25	19:00	May be given on daily basis/One circuit shutdown from both end at a time
490	RQ210770	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-1	POWER GRID	D	testing of DTPC scheme under process Bus	03/Mar/2025	08:00	03/Mar/2025	18:00		PLANNED	Approved	03-Mar-25	08:00	03-Mar-25	18:00	
491	RQ210888	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-VARANASI (PG) CKT-1	POWER GRID	C	Repair/Arresting of SF6 gas leakage from Spacer Bolt in Hyosung Old GIS in 406Bay 400kv Allahabad line at Varanasi Ss	03/Mar/2025	08:00	07/Mar/2025	18:00		PLANNED	Approved	03-Mar-25	08:00	07-Mar-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
492	RQ210726	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-1	POWER GRID	D	Checking and replacement of conservator AirCell at Kanpur GIS	03/Mar/2025	08:00	03/Mar/2025	18:00		PLANNED	Approved	03-Mar-25	08:00	03-Mar-25	18:00	
493	RQ210789	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-3	POWER GRID	D	Line AMP Works in Allahabad SS	01/Mar/2025	09:00	01/Mar/2025	18:00		PLANNED	Approved	01-Mar-25	09:00	01-Mar-25	18:00	
494	RQ210792	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-3	POWER GRID	D	Insulator replacement by Prayagaraj TLM	01/Mar/2025	08:00	31/Mar/2025	18:00		PLANNED	Approved	03-Mar-25	08:00	03-Mar-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC consent/Utility requested for one day shutdown ie. 03.03.2025
495	RQ210901	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR (PG)	POWER GRID	C	Line reactor related construction activities will be completed under SS-103 package.	01/Mar/2025	08:00	15/Mar/2025	18:00		PLANNED	Approved	01-Mar-25	08:00	15-Mar-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
496	RQ209189	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-MUZAFFARNAGAR (UP) CKT-1	UPPTCL	C	AMP- 1. CT, CVT & Wave trap inspection & testing. 2. Relay testing	31/Mar/2025	08:00	02/Apr/2025	18:00		PLANNED	Approved					Clubbed with 532
497	RQ209515	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA_2(UPC)-SIKANDRABAD (UP) CKT-2	UPPTCL	C	Annual Testing & Maintenance works	28/Mar/2025	14:00	28/Mar/2025	16:00		PLANNED	Approved	28-Mar-25	14:00	28-Mar-25	16:00	
498	RQ209462	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV REWA ROAD-PANKI (UP) CKT-1	UPPTCL	C	* SHUTDOWN OF 400KV PANKI-REWA ROAD LINE FOR ERRWCTION OF 63MVAR LINE >X REACTOR BUSHING AND REJUMPERING (LINE SHUTDOWN REQUIRE	28/Mar/2025	10:00	31/Mar/2025	17:00		PLANNED	Approved	28-Mar-25	10:00	31-Mar-25	17:00	May be given subject to real time grid condition/No other line shutdown at both end
499	RQ209514	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA_2(UPC)-SIKANDRABAD (UP) CKT-1	UPPTCL	C	Annual Testing & Maintenance works	28/Mar/2025	08:00	28/Mar/2025	10:00		PLANNED	Approved	28-Mar-25	08:00	28-Mar-25	10:00	
500	RQ209368	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AZAMGARH-MAU (UP) CKT-1	UPPTCL	D	Shutdown is required for pre summer bay maintainance of 400 kv Azamgarh-mau line.	25/Mar/2025	10:00	26/Mar/2025	18:00		PLANNED	Approved	25-Mar-25	10:00	26-Mar-25	18:00	

501	RQ209415	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BANDA-ORAI (UP) CKT-2	UPPTCL	D	* SHUTDOWN WILL BE TAKEN FOR MAKING LILO POINT OF LILO OF 400KV ORAI-BANDA >X CKT-2 AT 400KV SUBSTATION MAHEBA LINE ,STRINGING	25/Mar/2025	10:00	30/Mar/2025	17:00		PLANNED	Approved	25-Mar-25	10:00	30-Mar-25	17:00		
502	RQ209414	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BANDA-ORAI (UP) CKT-1	UPPTCL	D	* SHUTDOWN WILL BE TAKEN FOR MAKING LILO POINT OF LILO OF 400KV ORAI-BANDA >X CKT-2 AT 400KV SUBSTATION MAHEBA LINE ,STRINGING	25/Mar/2025	10:00	30/Mar/2025	17:00		PLANNED	Approved	25-Mar-25	10:00	30-Mar-25	17:00		
503	RQ209423	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-MATHURA (UP) CKT-2	UPPTCL	D	* For Jumper Tightening Defective Polymer replacement Work	25/Mar/2025	10:00	27/Mar/2025	17:00		PLANNED	Approved	25-Mar-25	10:00	27-Mar-25	17:00		
504	RQ209520	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-SARNATH (UP) CKT-1	UPPTCL	C	Bay maintenace	24/Mar/2025	08:00	25/Mar/2025	18:00		PLANNED	Rejected						May be given on daily basis/ Line shutdown may be not required
505	RQ209473	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-SULTANPUR(UP) (UP) CKT-1	UPPTCL	C	* Preventive Maintenance of Bay at 400KV S/S Sultanpur	22/Mar/2025	10:00	22/Mar/2025	16:00		PLANNED	Approved	22-Mar-25	10:00	22-Mar-25	16:00		
506	RQ209418	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUZAFFARNAGAR(UP)-VISHNUPRAYAG(JP) (UP) CKT-1	UPPTCL	C	* shut down required for replace of tower no 102	22/Mar/2025	08:00	30/Mar/2025	19:00		PLANNED	Approved	22-Mar-25	08:00	30-Mar-25	19:00		May be given subject to real time grid conditions/Subject to no generation evacuation constraints at Alakananda & Vishnuprayag
507	RQ209185	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-MUZAFFARNAGAR (UP) CKT-1	UPPTCL	C	3RD Party PLCC system inspection, testing & tuning	21/Mar/2025	13:00	22/Mar/2025	18:00		PLANNED	Approved						Clubbed with 532
508	RQ209518	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ATAUR-HAPUR (UP) CKT-2	UPPTCL	C	Annual Testing & Maintenance works	21/Mar/2025	09:00	21/Mar/2025	11:00		PLANNED	Approved	21-Mar-25	09:00	21-Mar-25	11:00		
509	RQ209200	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-MURADNAGAR_1 (UP) CKT-1	UPPTCL	D	Insulator Cleaning in Bird zones	21/Mar/2025	08:00	22/Mar/2025	18:00	Bay no. 401,402	PLANNED	Approved	21-Mar-25	08:00	22-Mar-25	18:00		
510	RQ209472	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_B-SULTANPUR (UP) CKT-1	UPPTCL	C	* Preventive Maintenance of Bay at 400KV S/S Sultanpur	20/Mar/2025	10:00	20/Mar/2025	16:00		PLANNED	Approved	20-Mar-25	10:00	20-Mar-25	16:00		
511	RQ209425	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-AGRA FATEHBAD (UP) CKT-1	UPPTCL	D	* For Jumper Tightening <-&c-> Defective Polymer replacement Work	20/Mar/2025	10:00	22/Mar/2025	17:00		PLANNED	Approved	20-Mar-25	10:00	22-Mar-25	17:00		
512	RQ209517	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ATAUR-HAPUR (UP) CKT-1	UPPTCL	C	Annual Testing & Maintenance works	20/Mar/2025	09:00	20/Mar/2025	11:00		PLANNED	Approved	20-Mar-25	09:00	20-Mar-25	11:00		
513	RQ209625	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-SARNATH (UP) CKT-1	UPPTCL	C	DIVERSION OF 1.005 KM. 400KV ANPARA-SARNATH (L3) SARNATH-AZAMGARH D/C LINE BETWEEN TOWER NO. 19 TO 22 DUE TO INFR	20/Mar/2025	09:00	31/Mar/2025	18:00		PLANNED	Approved	20-Mar-25	09:00	31-Mar-25	18:00		subject to real time grid condition/no other line outages at Anpara end .

514	RQ209413	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH-AZAMGARH (UP) CKT-1	UPPTCL	C	* DIVERSION OF 1.005 KM. 400KV ANPARA-SARNATH (L3) SARNATH-AZAMGARH D/C LINE BETWEEN TOWER NO. 19 TO 22 DUE TO INFR	20/Mar/2025	09:00	31/Mar/2025	18:00		PLANNED	Approved	20-Mar-25	09:00	31-Mar-25	18:00	subject to real time grid condition/no other line outages at Azamgarh end .	
515	RQ209186	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-VISHNUPRAYAG(JP) (UP) CKT-1	UPPTCL	C	3RD Party PLCC system inspection, testing & tuning	20/Mar/2025	08:00	21/Mar/2025	13:00		PLANNED	Approved						Clubbed with 522
516	RQ209279	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MURADNAGAR_2-MATHURA (UP) CKT-1	UPPTCL	D	for prevantive maintenance work of line and bay	19/Mar/2025	09:00	22/Mar/2025	19:00		PLANNED	Approved	19-Mar-25	09:00	22-Mar-25	19:00		
517	RQ209199	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI-ALIGARH (UP) CKT-1	UPPTCL	D	Insulator Cleaning in Bird zones	19/Mar/2025	08:00	20/Mar/2025	18:00	Bay no. 404,405	PLANNED	Approved	19-Mar-25	08:00	20-Mar-25	18:00		
518	RQ209366	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH-AZAMGARH (UP) CKT-1	UPPTCL	D	* Sutdown is required for pre summer bay maintaince of 400 Azamgarh-Sarnath line	18/Mar/2025	10:00	19/Mar/2025	18:00		PLANNED	Approved	18-Mar-25	10:00	19-Mar-25	18:00		
519	RQ209629	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)-MAU(UP) (UP) CKT-1	UPPTCL	D	* Cleaning of Disc/Polymer insulator, removing the kite Kite thread, Bird nest from lines.	17/Mar/2025	09:00	19/Mar/2025	18:00		PLANNED	Approved	17-Mar-25	09:00	19-Mar-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/	
520	RQ209281	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-MATHURA (UP) CKT-2	UPPTCL	D	for prevantive maintenance work of line and bay	17/Mar/2025	09:00	18/Mar/2025	19:00		PLANNED	Approved	17-Mar-25	09:00	18-Mar-25	19:00		
521	RQ209648	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FIROZABAD(PJFTL)-JAWAHARPUR_TPS(UP) (UP) CKT-2	UPPTCL	D	For carrying out Annual Maintenance work of Line	17/Mar/2025	08:00	17/Mar/2025	18:00		PLANNED	Approved	17-Mar-25	08:00	17-Mar-25	18:00		
522	RQ209417	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-VISHNUPRAYAG(JP) (UP) CKT-1	UPPTCL	C	* shut down requiried for replace of tower no 102	15/Mar/2025	07:00	24/Mar/2025	18:00		PLANNED	Approved	15-Mar-25	07:00	21-Mar-25	18:00	May be given subject to real time grid conditions/Subject to no generation evacuation constraints at Alaknananda & Vishnuprayag	
523	RQ209457	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI-PANKI TPS (UP) CKT-2	UPPTCL	D	* SHUTDOWN OF 400KV PANKI -PTPS-I LINE FOR BAY MAINTENANCE	10/Mar/2025	10:00	11/Mar/2025	17:00		PLANNED	Approved	10-Mar-25	10:00	11-Mar-25	17:00		
524	RQ209280	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-MATHURA (UP) CKT-1	UPPTCL	D	for prevantive maintenance work of line and bay	10/Mar/2025	09:00	11/Mar/2025	19:00		PLANNED	Approved	10-Mar-25	09:00	11-Mar-25	19:00		
525	RQ209197	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HARDUAGANJ -ALIGARH (UP) CKT-1	UPPTCL	D	Insulator Cleaning in Bird zones	10/Mar/2025	08:00	11/Mar/2025	18:00	422,423 Bay no.	PLANNED	Approved	10-Mar-25	08:00	11-Mar-25	18:00		
526	RQ209626	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)-SARNATH(UP) (UP) CKT-2	UPPTCL	D	* Cleaning of Disc/Polymer insulator, removing the kite Kite thread, Bird nest from lines.	09/Mar/2025	09:00	11/Mar/2025	18:00		PLANNED	Approved	09-Mar-25	09:00	11-Mar-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/	

527	RQ209198	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-SIKANDRABAD (UP) CKT-1	UPPTCL	D	Insulator Cleaning in Bird zones	07/Mar/2025	08:00	09/Mar/2025	18:00	Bay no. 419,420	PLANNED	Approved	07-Mar-25	08:00	09-Mar-25	18:00	
528	RQ209458	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI-PANKI TPS (UP) CKT-1	UPPTCL	D	* SHUTDOWN OF 400KV PANKI -PTPS-I LINE FOR PROTECTION TESTING AND BAY >X MAINTENANCE.	06/Mar/2025	10:00	07/Mar/2025	17:00		PLANNED	Approved	06-Mar-25	10:00	07-Mar-25	17:00	
529	RQ209454	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA SOUTH(UP)-FIROZABAD(PJFTL) (UP) CKT-1	UPPTCL	D	* Routine annual testing and line maintenance work >X*	06/Mar/2025	10:00	08/Mar/2025	18:00		PLANNED	Approved	06-Mar-25	10:00	08-Mar-25	18:00	
530	RQ209628	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-OBRA_B (UP) CKT-1	UPPTCL	D	* Tightening of jumper at tension tower Cleaning of insulator	06/Mar/2025	09:00	07/Mar/2025	18:00		PLANNED	Approved					May be clubbed with 531
531	RQ209519	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-OBRA_B (UP) CKT-1	UPPTCL	C	Replacement of wave trap and jumper	05/Mar/2025	08:00	06/Mar/2025	18:00		PLANNED	Approved	05-Mar-25	08:00	06-Mar-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/
532	RQ209416	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-MUZAFFARNAGAR (UP) CKT-1	UPPTCL	C	* shutdown required for high raising NH(Najibabad by pass) between location no 504 505	05/Mar/2025	08:00	12/Mar/2025	19:00		PLANNED	Approved	05-Mar-25	08:00	12-Mar-25	19:00	May be given subject to real time grid conditions/Subject to no generation evacuation constraints at Alaknanda & Vishnuprayag
533	RQ209627	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_C TPS-OBRA_B (UP) CKT-1	UPPTCL	D	* Tightening of jumper at tension tower Cleaning of insulator	04/Mar/2025	09:00	05/Mar/2025	18:00		PLANNED	Approved	04-Mar-25	09:00	05-Mar-25	18:00	
534	RQ209424	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-AGRA SOUTH (UP) CKT-1	UPPTCL	D	* Routine annual testing and line maintenance work >X*	03/Mar/2025	10:00	05/Mar/2025	18:00		PLANNED	Approved	03-Mar-25	10:00	05-Mar-25	18:00	
535	RQ209463	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV REWA ROAD-PANKI (UP) CKT-1	UPPTCL	C	* SHUTDOWN OF 400KV PANKI-REWA ROAD LINE FOR 50MVAR LINE REACTOR TO 63MVAR >X LINE REACTOR FOR OPENING OF JUMPER AND BUSHING (L)	03/Mar/2025	10:00	06/Mar/2025	17:00		PLANNED	Approved	03-Mar-25	10:00	06-Mar-25	17:00	May be given subject to real time grid condition/No other line shutdown at both end
536	RQ209419	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUZAFFARNAGAR-ATAUR (UP) CKT-1	UPPTCL	D	* planned shut down is being applied for lopping chopping of trees >X branches,jumper tightning damper displacement, bird nest	03/Mar/2025	09:00	04/Mar/2025	17:00		PLANNED	Approved	03-Mar-25	09:00	04-Mar-25	17:00	
537	RQ209196	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HARDUAGANJ - SIKANDRABAD (UP) CKT-1	UPPTCL	D	Insulator Cleaning in Bird zones	02/Mar/2025	08:00	05/Mar/2025	18:00	404,405,406 (at Harduaganj)	PLANNED	Approved	02-Mar-25	08:00	05-Mar-25	18:00	
538	RQ209401	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-1	UPPTCL	C	400 KV C.B. Overhauling and other Preventive Maintenance works. No supply affected, maintained through 400KV Bareilly-Unn	01/Mar/2025	10:00	06/Mar/2025	17:00		PLANNED	Approved	01-Mar-25	10:00	06-Mar-25	17:00	

539	RQ210172	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-1		D	Cross Checking defect rectification work	29/Mar/2025	08:00	29/Mar/2025	18:00	Ckt-2 in non auto mode	PLANNED	Approved	29-Mar-25	15:00	29-Mar-25	23:00	May be given from 15:00Hrs/one ckt shutdown at a time from both end
540	RQ210260	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-4		D	For line bay AMP work	29/Mar/2025	08:00	29/Mar/2025	18:00	For line bay AMP work	PLANNED	Approved					Clubbed with 580
541	RQ210173	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-2		D	Cross Checking defect rectification work	29/Mar/2025	08:00	29/Mar/2025	18:00	Ckt-1 in non auto mode	PLANNED	Approved	29-Mar-25	15:00	29-Mar-25	23:00	May be given from 15:00Hrs/one ckt shutdown at a time from both end
542	RQ210259	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-3		D	For line bay AMP work	28/Mar/2025	08:00	28/Mar/2025	18:00	For line bay AMP work	PLANNED	Approved					Clubbed with 612
543	RQ210140	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-PHAG(RS) (PG) CKT-2		D	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works. 3.Distance Relay Testings	28/Mar/2025	08:00	28/Mar/2025	18:00	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works. 3.Distance Relay Testings	PLANNED	Approved					Clubbed with 62
544	RQ210018	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-2		D	For relay testing & rectification of CoE observations	28/Mar/2025	08:00	28/Mar/2025	18:00		PLANNED	Approved	28-Mar-25	08:00	28-Mar-25	18:00	
545	RQ210221	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBDSL)-KHETRI (PKTSL) (PBDSL) CKT-3		D	For scheme checking work	28/Mar/2025	08:00	28/Mar/2025	18:00		PLANNED	Approved	28-Mar-25	16:00	28-Mar-25	23:00	May be given from 16:00Hrs
546	RQ209877	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-JALANDHAR (PG) CKT-2		D	Rectification of SD nature defects in Line & AMP of Line bay equipments	27/Mar/2025	09:00	27/Mar/2025	18:00	Kindly approve.	PLANNED	Approved	27-Mar-25	09:00	27-Mar-25	18:00	
547	RQ209878	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-JALANDHAR (PG) CKT-1		D	AR Non auto mode required during Shutdown of Jalandhar-Moga-2	27/Mar/2025	09:00	27/Mar/2025	18:00	Kindly approve.	PLANNED	Approved	27-Mar-25	09:00	27-Mar-25	18:00	
548	RQ210717	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-DEEPALPUR(JHKT) (PG) CKT-1		D	Rectification of S/D nature defects of the line	27/Mar/2025	08:00	27/Mar/2025	18:00	Kindly approve.	PLANNED	Approved	27-Mar-25	08:00	27-Mar-25	18:00	
549	RQ210258	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-2		D	For line bay AMP work	27/Mar/2025	08:00	27/Mar/2025	18:00	For line bay AMP work	PLANNED	Approved					Clubbed with 619
550	RQ210718	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1		D	AR non auto mode required.	27/Mar/2025	08:00	27/Mar/2025	18:00	Kindly approve.	PLANNED	Approved	27-Mar-25	08:00	27-Mar-25	18:00	
551	RQ210719	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1		D	AR non auto mode required.	27/Mar/2025	08:00	27/Mar/2025	18:00	Kindly approve.	PLANNED	Approved	27-Mar-25	08:00	27-Mar-25	18:00	
552	RQ210220	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBDSL)-KHETRI (PKTSL) (PBDSL) CKT-2		D	For scheme checking work	27/Mar/2025	08:00	27/Mar/2025	18:00		PLANNED	Approved	27-Mar-25	16:00	27-Mar-25	23:00	May be given from 16:00Hrs

553	RQ210139	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1		D	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.Distance Relay Testings	27/Mar/2025	08:00	27/Mar/2025	18:00	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.Distance Relay Testings	PLANNED	Approved						Clubbed with 96
554	RQ210715	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1		D	Rectification of S/D nature defects of the line	26/Mar/2025	08:00	26/Mar/2025	18:00	Kindly approve.	PLANNED	Approved						May be clubbed with 613
555	RQ210716	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(IHKT)-BAWANA(DV) (PG) CKT-1		D	AR non auto mode required.	26/Mar/2025	08:00	26/Mar/2025	18:00	Kindly approve.	PLANNED	Approved	26-Mar-25	08:00	26-Mar-25	18:00		
556	RQ210257	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-1		D	For line bay AMP work	26/Mar/2025	08:00	26/Mar/2025	18:00	For line bay AMP work	PLANNED	Approved						Clubbed with 599
557	RQ210219	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-1		D	For scheme checking work	26/Mar/2025	08:00	26/Mar/2025	18:00		PLANNED	Approved	26-Mar-25	16:00	26-Mar-25	23:00		May be given from 16:00Hrs
558	RQ210017	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-2		D	For Erection of Bushing & isolator of Mainpuri line 1 Reacto2 & SD Nature defect rectification work	26/Mar/2025	08:00	27/Mar/2025	18:00	Non-Auto mode required of 400 KV MAINPURI-BALLABHGARH (PG) CKT-1 during SD of ckt2	PLANNED	Approved	26-Mar-25	08:00	27-Mar-25	18:00		
559	RQ209839	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-2		D	Tr. Line AMP work(Jumper Bolt/Nut Loose,Vibration damper Loose, Spacers Damaged)	26/Mar/2025	08:00	26/Mar/2025	18:00	Kindly approve.	PLANNED	Approved	26-Mar-25	08:00	26-Mar-25	18:00		
560	RQ209836	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRS S XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-1		D	Rectification of S/D nature defects of the line	25/Mar/2025	09:00	25/Mar/2025	18:00	Kindly approve.	PLANNED	Approved	25-Mar-25	09:00	25-Mar-25	18:00		
561	RQ209880	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-JALANDHAR (PG) CKT-2		D	AR Non auto mode required during Shutdown of Jalandhar-Moga-1	25/Mar/2025	09:00	25/Mar/2025	18:00	Kindly approve.	PLANNED	Approved	25-Mar-25	09:00	25-Mar-25	18:00		
562	RQ209879	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-JALANDHAR (PG) CKT-1		D	Rectification of SD nature defects in Line & AMP of Line bay equipments	25/Mar/2025	09:00	25/Mar/2025	18:00	Kindly approve.	PLANNED	Approved	25-Mar-25	09:00	25-Mar-25	18:00		
563	RQ209838	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-1		D	Tr. Line AMP work(Jumper Bolt/Nut Loose,Vibration damper Loose, Spacers Damaged)	25/Mar/2025	08:00	25/Mar/2025	18:00	Kindly approve.	PLANNED	Approved	25-Mar-25	08:00	25-Mar-25	18:00		
564	RQ209834	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH-WAGOORA (PG) CKT-1		D	Rectification of S/D nature defects of the line	24/Mar/2025	09:00	24/Mar/2025	18:00	Kindly approve.	PLANNED	Approved	24-Mar-25	09:00	24-Mar-25	18:00		

565	RQ210016	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-1		D	For Erection of Bushing & Isolator of Mainpuri line 1 Reactor	24/Mar/2025	08:00	25/Mar/2025	18:00		PLANNED	Approved	24-Mar-25	08:00	25-Mar-25	18:00	
566	RQ210714	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-MALERKOTLA (PG) CKT-1		D	Rectification of S/D nature defects of the line	24/Mar/2025	08:00	24/Mar/2025	18:00	Kindly approve.	PLANNED	Approved	24-Mar-25	08:00	24-Mar-25	18:00	
567	RQ209835	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_(NH)-WAGOORA(PG) (PG) CKT-1		D	Rectification of S/D nature defects of the line	23/Mar/2025	09:00	23/Mar/2025	18:00	Kindly approve.	PLANNED	Approved	23-Mar-25	09:00	23-Mar-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NHPC consent/Subject to no generation evacuation constraints
568	RQ210237	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH (PG) (DTL) CKT-1		D	400kV 406 Main Bay Lbb/BUS BAR Relay retrofit and testing work	23/Mar/2025	08:00	23/Mar/2025	18:00	400kV 406 Main Bay Lbb/BUS BAR Relay retrofit and testing work and during this work line shutdown will be required /under add-cap	PLANNED	Approved	23-Mar-25		23-Mar-25		May be allowed subject to Delhi consent/ Shutdown duration must be max 3 hours/ Utility may apply the shutdown in D-5 basis to NRLDC for approval on real time grid condition
569	RQ210156	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1		D	Additional glass disc insertion: LOA given	23/Mar/2025	08:00	24/Mar/2025	18:00	Non auto for 400 kV RAPPD-Kota, subject to weather permitting and consent from RAPP	PLANNED	Approved	23-Mar-25	08:00	24-Mar-25	18:00	
570	RQ209837	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH-WAGOORA (PG) CKT-2		D	Rectification of S/D nature defects of the line	22/Mar/2025	09:00	22/Mar/2025	18:00	Kindly approve.	PLANNED	Approved	22-Mar-25	09:00	22-Mar-25	18:00	
571	RQ210713	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1		D	AR non auto mode required.	22/Mar/2025	08:00	22/Mar/2025	18:00	Kindly approve.	PLANNED	Approved	22-Mar-25	08:00	22-Mar-25	18:00	
572	RQ210712	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1		D	Rectification of S/D nature defects of the line	22/Mar/2025	08:00	22/Mar/2025	18:00	Kindly approve.	PLANNED	Approved	22-Mar-25	08:00	22-Mar-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/Subject to Delhi consent
573	RQ210230	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-2		D	For scheme checking work	22/Mar/2025	08:00	22/Mar/2025	18:00		PLANNED	Approved	22-Mar-25	17:00	22-Mar-25	23:00	May be given from 17:00Hrs/one ckt shutdown at a time from both end
574	RQ210130	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABAI(RS)-BHIWANI(PG) (NRSS36) CKT-2		D	Stringing of 765 kV D/C Khetri-Narela TL	22/Mar/2025	07:00	27/Mar/2025	19:00		PLANNED	Approved	22-Mar-25	14:00	27-Mar-25	23:00	Subject to real time grid condition & Rajasthan consent/May be given from 14:00Hrs/Max two ckts shutdown at a time from both end
575	RQ210129	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABAI(RS)-BHIWANI(PG) (NRSS36) CKT-1		D	Stringing of 765 kV D/C Khetri-Narela TL	22/Mar/2025	07:00	27/Mar/2025	19:00		PLANNED	Approved	22-Mar-25	14:00	27-Mar-25	23:00	Subject to real time grid condition & Rajasthan consent/May be given from 14:00Hrs/Max two ckts shutdown at a time from both end

576	RQ210195	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-4		D	For scheme checking work & Line AMP work	21/Mar/2025	09:00	21/Mar/2025	17:30		PLANNED	Approved	21-Mar-25	16:00	21-Mar-25	23:00	May be given from 16:00Hrs
577	RQ210179	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH (PG) (DTL) CKT-2		D	For Hot line stringing of 400kV M/C Mahranibagh-Narela TL	21/Mar/2025	08:00	26/Mar/2025	20:00	Non Auto Mode for Hot line crossing	PLANNED	Approved	21-Mar-25	08:00	26-Mar-25	20:00	Non auto mode may be allowed
578	RQ210178	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH (PG) (DTL) CKT-1		D	For Hot line stringing of 400kV M/C Mahranibagh-Narela TL	21/Mar/2025	08:00	26/Mar/2025	20:00	Non Auto Mode for Hot line crossing	PLANNED	Approved	21-Mar-25	08:00	26-Mar-25	20:00	Non auto mode may be allowed
579	RQ210229	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-1		D	For scheme checking work	21/Mar/2025	08:00	21/Mar/2025	18:00		PLANNED	Approved	21-Mar-25	16:00	21-Mar-25	23:00	May be given from 16:00Hrs/one ckt shutdown at a time from both end
580	RQ210251	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-4		D	400kV 427 Main Bay Lbb/BUS BAR Relay retrofit and testing work	21/Mar/2025	08:00	21/Mar/2025	18:00	400kV 427 Main Bay Lbb/BUS BAR Relay retrofit and testing work and during this work Meerut line-4 shutdown will be required//under add-cap	PLANNED	Approved	21-Mar-25		21-Mar-25		May be allowed subject to real time grid condition/ Shutdown duration must be max 3 hours/ Utility may apply the shutdown in D-5 basis to NRLDC for approval on real time grid condition
581	RQ210157	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-2		D	Additional glass disc insertion: LOA given	21/Mar/2025	08:00	22/Mar/2025	18:00	Non auto for 400 kV RAPPD-Jaipur South, subject to weather permitting and consent from RAPP	PLANNED	Approved	21-Mar-25	08:00	22-Mar-25	18:00	
582	RQ210194	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-3		D	For scheme checking work & Line AMP work	20/Mar/2025	09:00	20/Mar/2025	17:30		PLANNED	Approved	20-Mar-25	16:00	20-Mar-25	23:00	May be given from 16:00Hrs
583	RQ210177	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH (PG) (DTL) CKT-2		D	For stringing of 400kV M/C Mahranibagh-Narela TL	20/Mar/2025	08:00	20/Mar/2025	20:00	28 to 29	PLANNED	Approved	20-Mar-25	08:00	20-Mar-25	20:00	May be given subject to real time grid conditions/Subject to Delhi consent/ Load to be managed by Delhi
584	RQ210228	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTS) CKT-2		D	For scheme checking work	20/Mar/2025	08:00	20/Mar/2025	18:00		PLANNED	Approved	20-Mar-25	16:00	20-Mar-25	23:00	May be given from 16:00Hrs/one ckt shutdown at a time from both end
585	RQ210238	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH (PG) (DTL) CKT-1		D	400kV 404 Main Bay Lbb/BUS BAR Relay retrofit and testing work	20/Mar/2025	08:00	20/Mar/2025	18:00	400kV 404 Main Bay Lbb/BUS BAR Relay retrofit and testing work and during this work line shutdown will be required/under add-cap	PLANNED	Approved	20-Mar-25		20-Mar-25		May be allowed subject to Delhi consent/ Shutdown duration must be max 3 hours/ Utility may apply the shutdown in D-5 basis to NRLDC for approval on real time grid condition

586	RQ210176	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH (PG) (DTL) CKT-1		D	For stringing of 400kV M/C Mahranibagh-Narela TL	20/Mar/2025	08:00	20/Mar/2025	20:00	28 to 29	PLANNED	Approved	20-Mar-25	08:00	20-Mar-25	20:00	May be given subject to real time grid conditions/Subject to Delhi consent/ Load to be managed by Delhi
587	RQ209869	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_1(NH)-JALANDHAR(PG) (PG) CKT-1		D	AR Non auto mode required during Shutdown of Jalandhar-Chamera-2	19/Mar/2025	09:00	19/Mar/2025	18:00	Kindly approve.	PLANNED	Approved	19-Mar-25	09:00	19-Mar-25	18:00	Non auto mode may be allowed
588	RQ209868	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_1(NH)-JALANDHAR(PG) (PG) CKT-2		D	Rectification of SD nature defects in Line & AMP of Line bay equipments	19/Mar/2025	09:00	19/Mar/2025	18:00	Kindly approve.	PLANNED	Approved	19-Mar-25	09:00	19-Mar-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NHPC consent/No generation evacuation constraints
589	RQ210193	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-2		D	For scheme checking work & Line AMP work	19/Mar/2025	09:00	19/Mar/2025	17:30		PLANNED	Approved	19-Mar-25	16:00	19-Mar-25	23:00	May be given from 16:00Hrs
590	RQ210227	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTSL) CKT-1		D	For scheme checking work	19/Mar/2025	08:00	19/Mar/2025	18:00		PLANNED	Approved	19-Mar-25	17:00	19-Mar-25	23:00	May be given from 17:00Hrs/one ckt shutdown at a time from both end
591	RQ210239	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH (PG) (DTL) CKT-2		D	400kV 407 Main Bay Lbb/BUS BAR Relay retrofit and testing work	19/Mar/2025	08:00	19/Mar/2025	18:00	400kV 407 Main Bay Lbb/BUS BAR Relay retrofit and testing work and during this work line shutdown will be required//under add-cap	PLANNED	Approved	19-Mar-25		19-Mar-25		May be allowed subject to Delhi consent/ Shutdown duration must be max 3 hours/ Utility may apply the shutdown in D-5 basis to NRLDC for approval on real time grid condition
592	RQ210138	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1		D	SD Nature defect rectification work	18/Mar/2025	15:00	18/Mar/2025	23:59	SD Nature defect rectification work	PLANNED	Approved	18-Mar-25	17:00	18-Mar-25	23:59	May be given from 17:00Hrs
593	RQ210192	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-1		D	For scheme checking work & Line AMP work	18/Mar/2025	09:00	18/Mar/2025	17:30		PLANNED	Approved	18-Mar-25	16:00	18-Mar-25	23:00	May be given from 16:00Hrs
594	RQ210236	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1		C	41189L isolator retrofiting work at DTL bawana ss	18/Mar/2025	08:00	20/Mar/2025	18:00	41189L isolator retrofiting work at DTL bawana ss/Under add-cap-2019-24 for Nathpa—Jharkh Transmission system (NAJH)	PLANNED	Approved	18-Mar-25	08:00	20-Mar-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/Subject to Delhi consent
595	RQ209874	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-NAKODAR(PG) (PG) CKT-1		D	AR Non auto mode required during Shutdown of Jalandhar-Dhanansu	17/Mar/2025	09:00	17/Mar/2025	18:00	Kindly approve.	PLANNED	Approved	17-Mar-25	09:00	17-Mar-25	18:00	

596	RQ210207	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-SIKAR_2(PSTL) (PSTL) CKT-2		D	FOR AMP WORK & defect rectification work	17/Mar/2025	09:00	19/Mar/2025	17:30		PLANNED	Approved	17-Mar-25	16:00	19-Mar-25	23:00	May be given from 16:00Hrs/one ckt shutdown at a time from both end
597	RQ209873	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-NAKODAR(PSG) (PG) CKT-1		D	AR Non auto mode required during Shutdown of Jalandhar-Dhanansu	17/Mar/2025	09:00	17/Mar/2025	18:00	Kindly approve.	PLANNED	Approved	17-Mar-25	09:00	17-Mar-25	18:00	
598	RQ209872	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-DHANANSU(PG) (PG) CKT-1		D	Rectification of SD nature defects in Line & AMP of Line bay equipments	17/Mar/2025	09:00	17/Mar/2025	18:00	Kindly approve.	PLANNED	Approved	17-Mar-25	09:00	17-Mar-25	18:00	
599	RQ210246	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-1		D	400kv 424 Main Bay Lbb/BUS BAR Relay retrofit and testing work	17/Mar/2025	08:00	17/Mar/2025	18:00	400kv 424 Main Bay Lbb/BUS BAR Relay retrofit and testing work and during this work line shutdown will be required/under add-cap	PLANNED	Approved	17-Mar-25		17-Mar-25		May be allowed subject to real time grid condition/ Shutdown duration must be max 3 hours/ Utility may apply the shutdown in D-5 basis to NRLDC for approval on real time grid condition
600	RQ210119	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1		C	NHAI Diversion work for Paniyala - Alwar-Barodameo Highway(PIU Sohna)	16/Mar/2025	08:00	31/Mar/2025	18:00	NHAI Diversion work for Paniyala - Alwar-Barodameo Highway(PIU Sohna)	PLANNED	Rejected					Powergrid intimated that confirmation is still to be received from NHAI. May be applied on d-5 basis
601	RQ210242	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-1		D	400kv 421 Main Bay Lbb/BUS BAR Relay retrofit and testing work	16/Mar/2025	08:00	16/Mar/2025	18:00	400kv 421 Main Bay Lbb/BUS BAR Relay retrofit and testing work and during this work line shutdown will be required//under add-cap	PLANNED	Approved	16-Mar-25		16-Mar-25		May be allowed subject to NTPC consent/ Shutdown duration must be max 3 hours/ Utility may apply the shutdown in D-5 basis to NRLDC for approval on real time grid condition
602	RQ210222	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBDSL)-KHETRI (PKTSL) (PBDSL) CKT-4		D	For scheme checking work	16/Mar/2025	08:00	16/Mar/2025	18:00		PLANNED	Approved	16-Mar-25	16:00	16-Mar-25	23:00	May be given from 16:00Hrs
603	RQ210120	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2		C	NHAI Diversion work for Paniyala - Alwar-Barodameo Highway(PIU Sohna)	16/Mar/2025	08:00	31/Mar/2025	18:00	NHAI Diversion work for Paniyala - Alwar-Barodameo Highway(PIU Sohna)	PLANNED	Rejected					Powergrid intimated that confirmation is still to be received from NHAI. May be applied on d-5 basis
604	RQ209886	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRS SXXIX)-WAGOORA(PG) (NRSS XXIX) CKT-2		D	For AMP of Line Equipments	15/Mar/2025	09:00	15/Mar/2025	18:00	Kindly approve.	PLANNED	Approved	15-Mar-25	09:00	15-Mar-25	18:00	

605	RQ210235	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1		C	41289A isolator retrofiting work at DTL bawana ss	15/Mar/2025	08:00	17/Mar/2025	18:00	41289A isolator retrofiting work at DTL bawana ss/Under add-cap-2019-24 for Nathpa—Jharkh Transmission system (NAJH)	PLANNED	Approved	15-Mar-25	08:00	17-Mar-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/Subject to Delhi consent
606	RQ210132	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-BABA(RS) (NRSS36) CKT-1		D	SD Nature defect rectification work	15/Mar/2025	08:00	15/Mar/2025	18:00	Non auto mode of 400 KV Neemrana Sikar Line Ckt-2	PLANNED	Approved	15-Mar-25	08:00	15-Mar-25	18:00	May be given subject to real time grid condition/one ckt shutdown at a time from both end
607	RQ210131	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-SIKAR (PG) CKT-2		D	for rectification of Shut down defects by Sikar & Neemrana TLM	14/Mar/2025	08:00	14/Mar/2025	18:00	Non auto mode of 400 KV Neemrana Babai Line Ckt-1	PLANNED	Approved	14-Mar-25	08:00	14-Mar-25	18:00	
608	RQ209845	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-CHAMERA_1(NH) (PG) CKT-1		D	Replacement of broken insulators at Loc No. 78.	13/Mar/2025	08:00	13/Mar/2025	18:00	Kindly approve.	PLANNED	Approved	13-Mar-25	08:00	13-Mar-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NHPC consent/No generation evacuation constraints
609	RQ210126	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-2		D	SD Nature defect rectification work & Line Bay AMP Work by Neemrana & AMP, relay testing and scheme checking by Manesar	13/Mar/2025	08:00	13/Mar/2025	18:00	Non auto mode of 400 KV Neemrana manesar Line Ckt-1	PLANNED	Approved	13-Mar-25	08:00	13-Mar-25	18:00	
610	RQ209846	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-KISHENPUR(PG) (PG) CKT-1		D	Non auto mode required for safety purpose.	13/Mar/2025	08:00	13/Mar/2025	18:00	Kindly approve.	PLANNED	Approved	13-Mar-25	08:00	13-Mar-25	18:00	Non auto mode may be allowed
611	RQ209824	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGLIHAR(JK)-KISHENPUR(PG) (PDD JK) CKT-1		D	For AMP of Line Equipments	12/Mar/2025	09:30	12/Mar/2025	17:00	Kindly approve.	PLANNED	Approved	12-Mar-25	09:30	12-Mar-25	17:00	
612	RQ210250	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-3		D	400kV 422 Main Bay Lbb/BUS BAR Relay retrofit and testing work	12/Mar/2025	08:00	12/Mar/2025	18:00	400kV 422 Main Bay Lbb/BUS BAR Relay retrofit and testing work and during this work Meerut line-3 shutdown will be required/under add-cap	PLANNED	Approved	12-Mar-25		12-Mar-25		May be allowed subject to real time grid condition/ Shutdown duration must be max 3 hours/ Utility may apply the shutdown in D-5 basis to NRLDC for approval on real time grid condition

613	RQ210234	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1		C	41189A isolator retrofiting work at DTL bawana ss	12/Mar/2025	08:00	14/Mar/2025	18:00	41189A isolator retrofiting work at DTL bawana ss/Under add-cap-2019-24 for Nathpa—Jhakra Transmission system (NAJH)	PLANNED	Approved	12-Mar-25	08:00	14-Mar-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/Subject to Delhi consent
614	RQ210171	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1		D	Shutdown defect rectification	12/Mar/2025	08:00	12/Mar/2025	18:00		PLANNED	Approved					Clubbed with 671
615	RQ210125	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-1		D	SD Nature defect rectification work & Line Bay AMP Work by Neemrana & AMP, relay testing and scheme checking by Manesar	12/Mar/2025	08:00	12/Mar/2025	18:00	Non auto mode of 400 KV Neemrana manesar Line Ckt-2	PLANNED	Approved	12-Mar-25	08:00	12-Mar-25	18:00	
616	RQ210137	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2		D	SD Nature defect rectification work	11/Mar/2025	15:00	11/Mar/2025	23:59	SD Nature defect rectification work	PLANNED	Approved	11-Mar-25	17:00	11-Mar-25	23:59	May be given from 17:00Hrs
617	RQ209867	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-1		D	AR Non auto mode required during Shutdown of Jalandhar-Chamba-2	11/Mar/2025	09:00	11/Mar/2025	18:00	Kindly approve.	PLANNED	Approved	11-Mar-25	09:00	11-Mar-25	18:00	
618	RQ209866	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-2		D	Rectification of SD nature defects in Line & AMP of Line bay equipments	11/Mar/2025	09:00	11/Mar/2025	18:00	Kindly approve.	PLANNED	Approved	11-Mar-25	09:00	11-Mar-25	18:00	
619	RQ210247	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-2		D	400kV 419 Main Bay Lbb/BUS BAR Relay retrofit and testing work	11/Mar/2025	08:00	11/Mar/2025	18:00	400kV 419 Main Bay Lbb/BUS BAR Relay retrofit and testing work and during this work Meerut line-2 shutdown will be required//under add-cap	PLANNED	Approved	11-Mar-25		11-Mar-25		May be allowed subject to real time grid condition/ Shutdown duration must be max 3 hours/ Utility may apply the shutdown in D-5 basis to NRLDC for approval on real time grid condition
620	RQ210182	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1		D	For Hot line stringing of 400kV M/C Mahranibagh-Narela TL	11/Mar/2025	08:00	17/Mar/2025	20:00	Non Auto Mode for Hot line crossing	PLANNED	Approved	11-Mar-25	08:00	17-Mar-25	20:00	Non auto mode may be allowed
621	RQ210183	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1		D	For Hot line stringing of 400kV M/C Mahranibagh-Narela TL	11/Mar/2025	08:00	17/Mar/2025	20:00	Non Auto Mode for Hot line crossing	PLANNED	Approved	11-Mar-25	08:00	17-Mar-25	20:00	Non auto mode may be allowed
622	RQ210710	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-1		D	AR non auto mode required.	11/Mar/2025	08:00	11/Mar/2025	18:00	Kindly approve.	PLANNED	Approved	11-Mar-25	08:00	11-Mar-25	18:00	
623	RQ210709	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-2		D	Rectification of S/D nature defects of the line	11/Mar/2025	08:00	11/Mar/2025	18:00	Kindly approve.	PLANNED	Approved	11-Mar-25	08:00	11-Mar-25	18:00	

624	RQ210170	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1		D	Shutdown defect rectification	11/Mar/2025	08:00	11/Mar/2025	18:00		PLANNED	Approved	11-Mar-25	15:00	11-Mar-25	23:00	May be given from 15:00Hrs/one ckt shutdown at a time from both end
625	RQ210218	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_III(PG)-JAISALMER(RS) (PRTL) CKT-2		D	For Bay extension works, To avoid induction during movement of machinery, T&P.	10/Mar/2025	15:00	10/Mar/2025	23:00		PLANNED	Approved	10-Mar-25	17:00	10-Mar-25	23:00	May be given from 17:00Hrs
626	RQ210206	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-SIKAR_2(PSTL) (PSTL) CKT-1		D	FOR AMP WORK & defect rectification work	10/Mar/2025	09:00	12/Mar/2025	17:30		PLANNED	Approved	10-Mar-25	16:00	12-Mar-25	23:00	May be given from 16:00Hrs/one ckt shutdown at a time from both end
627	RQ209870	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-NAKODAR(PSG) (PG) CKT-1		D	Rectification of SD nature defects in Line & AMP of Line bay equipments	10/Mar/2025	09:00	10/Mar/2025	18:00	Kindly approve.	PLANNED	Approved	10-Mar-25	09:00	10-Mar-25	18:00	
628	RQ209871	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-DHANANSU(PG) (PG) CKT-1		D	AR Non auto mode required during Shutdown of Jalandhar-Nakodar	10/Mar/2025	09:00	10/Mar/2025	18:00	Kindly approve.	PLANNED	Approved	10-Mar-25	09:00	10-Mar-25	18:00	
629	RQ210180	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1		D	For stringing of 400kV M/C Mahranibagh-Narela TL	10/Mar/2025	08:00	10/Mar/2025	20:00	44 to 45	PLANNED	Approved	10-Mar-25	08:00	10-Mar-25	20:00	May be given subject to real time grid conditions/Subject to Delhi consent/ Load to be managed by Delhi
630	RQ210244	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-2		D	400kV 416 Main Bay Lbb/BUS BAR Relay retrofit and testing work	10/Mar/2025	08:00	10/Mar/2025	18:00	400kV 416 Main Bay Lbb/BUS BAR Relay retrofit and testing work and during this work line shutdown will be required/under add-cap	PLANNED	Approved	10-Mar-25		10-Mar-25		May be allowed subject to NTPC consent/ Shutdown duration must be max 3 hours/ Utility may apply the shutdown in D-S basis to NRLDC for approval on real time grid condition
631	RQ210181	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1		D	For stringing of 400kV M/C Mahranibagh-Narela TL	10/Mar/2025	08:00	10/Mar/2025	20:00	44 to 45	PLANNED	Approved	10-Mar-25	08:00	10-Mar-25	20:00	May be given subject to real time grid conditions/Subject to Delhi consent/ Load to be managed by Delhi
632	RQ210707	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-1		D	Rectification of S/D nature defects of the line	10/Mar/2025	08:00	10/Mar/2025	18:00	Kindly approve.	PLANNED	Approved	10-Mar-25	08:00	10-Mar-25	18:00	
633	RQ210708	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-2		D	AR non auto mode required.	10/Mar/2025	08:00	10/Mar/2025	18:00	Kindly approve.	PLANNED	Approved	10-Mar-25	08:00	10-Mar-25	18:00	
634	RQ210217	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_III(PG)-JAISALMER(RS) (PRTL) CKT-1		D	For Bay extension works, To avoid induction during movement of machinery, T&P.	09/Mar/2025	15:00	09/Mar/2025	23:00		PLANNED	Approved	09-Mar-25	17:00	09-Mar-25	23:00	May be given from 17:00Hrs
635	RQ210233	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1		C	41389L isolator retrofitting work at DTL bawana ss	09/Mar/2025	08:00	11/Mar/2025	18:00	41389L isolator retrofitting work at DTL bawana ss/Under add-cap-2019-24 for Nathpa—Jhakra Transmission system (NAJH)	PLANNED	Approved	09-Mar-25	08:00	11-Mar-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/Subject to Delhi consent

636	RQ209859	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA(PG)-PATRAN(PATR) (PATRAN) CKT-2		D	S/D Nature Defect Rectification of Tr. Line , Relay setting update and testing	08/Mar/2025	09:30	08/Mar/2025	18:00	Kindly approve.	PLANNED	Approved	08-Mar-25	09:30	08-Mar-25	18:00	
637	RQ209861	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH-PATIALA (PG) CKT-2		D	A/R Non Auto Required	08/Mar/2025	09:30	08/Mar/2025	18:00	Kindly approve.	PLANNED	Approved	08-Mar-25	09:30	08-Mar-25	18:00	
638	RQ209860	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA(PG)-PATRAN(PATR) (PATRAN) CKT-1		D	A/R Non Auto Required	08/Mar/2025	09:30	08/Mar/2025	18:00	Kindly approve.	PLANNED	Approved	08-Mar-25	09:30	08-Mar-25	18:00	
639	RQ209864	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-1		D	Rectification of SD nature defects in Line & AMP of Line bay equipments	08/Mar/2025	09:00	08/Mar/2025	18:00	Kindly approve.	PLANNED	Approved	08-Mar-25	09:00	08-Mar-25	18:00	
640	RQ209833	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH(P G)-BAGLIHAR(JK) (JKSPDCL) CKT-1		D	Rectification of S/D nature defects of the line	08/Mar/2025	09:00	08/Mar/2025	18:00	Kindly approve.	PLANNED	Approved	08-Mar-25	09:00	08-Mar-25	18:00	
641	RQ209865	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-2		D	AR Non auto mode required during Shutdown of Jalandhar-Chamba-1	08/Mar/2025	09:00	08/Mar/2025	18:00	Kindly approve.	PLANNED	Approved	08-Mar-25	09:00	08-Mar-25	18:00	
642	RQ209848	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-3		D	Rectification of S/D nature defects of the line	08/Mar/2025	09:00	08/Mar/2025	17:00	Kindly approve.	PLANNED	Approved	08-Mar-25	09:00	08-Mar-25	17:00	
643	RQ210705	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT-2		D	Rectification of S/D nature defects of the line	08/Mar/2025	08:00	08/Mar/2025	18:00	Kindly approve.	PLANNED	Approved	08-Mar-25	08:00	08-Mar-25	18:00	
644	RQ210706	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT-1		D	AR non auto mode required.	08/Mar/2025	08:00	08/Mar/2025	18:00	Kindly approve.	PLANNED	Approved	08-Mar-25	08:00	08-Mar-25	18:00	
645	RQ210216	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(P G)-FATEHGARH_III(P G) (PRTL) CKT-2		D	For Bay extension works, To avoid induction during movement of machinery, T&P.	07/Mar/2025	15:00	07/Mar/2025	23:00		PLANNED	Approved	07-Mar-25	17:00	07-Mar-25	23:00	May be given from 17:00Hrs
646	RQ209857	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA(PG)-PATRAN(PATR) (PATRAN) CKT-2		D	A/R Non Auto Required	07/Mar/2025	09:30	07/Mar/2025	18:00	Kindly approve.	PLANNED	Approved	07-Mar-25	09:30	07-Mar-25	18:00	
647	RQ209856	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA(PG)-PATRAN(PATR) (PATRAN) CKT-1		D	S/D Nature Defect Rectification of Tr. Line and Line Bay AMP, Relay setting update and testing	07/Mar/2025	09:30	07/Mar/2025	18:00	Kindly approve.	PLANNED	Approved	07-Mar-25	09:30	07-Mar-25	18:00	
648	RQ209858	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH-PATIALA (PG) CKT-1		D	A/R Non Auto Required	07/Mar/2025	09:30	07/Mar/2025	18:00	Kindly approve.	PLANNED	Approved	07-Mar-25	09:30	07-Mar-25	18:00	
649	RQ209851	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANCHKULA-ABDULLAPUR (PG) CKT-2		D	Rectification of S/D nature defects of the line	07/Mar/2025	08:00	07/Mar/2025	18:00	Kindly approve.	PLANNED	Approved	07-Mar-25	08:00	07-Mar-25	18:00	
650	RQ209881	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-2		D	AR Non auto mode required for creation of Joint Box	07/Mar/2025	08:00	09/Mar/2025	18:00	Kindly approve.	PLANNED	Approved	07-Mar-25	08:00	09-Mar-25	18:00	

651	RQ210240	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH (PG) (DTL) CKT-2		D	For 408 Tie Bay LBB relay retrofit and testing work	07/Mar/2025	08:00	07/Mar/2025	18:00	For 408 Tie Bay LBB relay retrofit and testing work and during this work line shutdown will be required//under add-cap	PLANNED	Approved	07-Mar-25		07-Mar-25		May be allowed subject to Delhi consent/Load to be managed by Delhi/ Shutdown duration must be max 3 hours/ Utility may apply the shutdown in D-5 basis to NRLDC for approval on real time grid condition
652	RQ210215	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)- FATEHGARH_III(PG) (PRTL) CKT-1		D	For Bay extension works, To avoid induction during movement of machinery, T&P.	06/Mar/2025	15:00	06/Mar/2025	23:00		PLANNED	Approved	06-Mar-25	17:00	06-Mar-25	23:00	May be given from 17:00Hrs
653	RQ209832	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1		D	Rectification of S/D nature defects of the line	06/Mar/2025	09:00	06/Mar/2025	18:00	Kindly approve.	PLANNED	Approved	06-Mar-25	09:00	06-Mar-25	18:00	
654	RQ209847	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-2		D	Rectification of S/D nature defects of the line	06/Mar/2025	09:00	06/Mar/2025	17:00	Kindly approve.	PLANNED	Approved	06-Mar-25	09:00	06-Mar-25	17:00	
655	RQ210704	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT-2		D	AR non auto mode required.	06/Mar/2025	08:00	06/Mar/2025	18:00	Kindly approve.	PLANNED	Approved	06-Mar-25	08:00	06-Mar-25	18:00	
656	RQ210187	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH (PG) (DTL) CKT-2		D	For Hot line stringing of 400kV M/C Mahranibagh-Narela TL	06/Mar/2025	08:00	10/Mar/2025	20:00	Non Auto Mode for Hot line crossing	PLANNED	Approved	06-Mar-25	08:00	10-Mar-25	20:00	Non auto mode may be allowed
657	RQ210232	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(IHKT)-BAWANA(DV) (PG) CKT-1		C	41489A isolator retrofiting work at DTL bawana ss	06/Mar/2025	08:00	08/Mar/2025	18:00	41489A isolator retrofiting work at DTL bawana ss/Under add-cap-2019-24 for Nathpa—Jharkh Transmission system (NAJH)	PLANNED	Approved	06-Mar-25	08:00	08-Mar-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/Subject to Delhi consent
658	RQ210186	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH (PG) (DTL) CKT-1		D	For Hot line stringing of 400kV M/C Mahranibagh-Narela TL	06/Mar/2025	08:00	10/Mar/2025	20:00	Non Auto Mode for Hot line crossing	PLANNED	Approved	06-Mar-25	08:00	10-Mar-25	20:00	Non auto mode may be allowed
659	RQ210252	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-4		D	For 426 Tie Bay LBB relay retrofit and testing work	06/Mar/2025	08:00	06/Mar/2025	18:00	For 426 Tie Bay LBB relay retrofit and testing work and during this work Meerut line-4 shutdown will be required/under add-cap	PLANNED	Approved	06-Mar-25		06-Mar-25		May be allowed subject to real time grid condition/ Shutdown duration must be max 3 hours/ Utility may apply the shutdown in D-5 basis to NRLDC for approval on real time grid condition
660	RQ210703	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT-1		D	Rectification of S/D nature defects of the line	06/Mar/2025	08:00	06/Mar/2025	18:00	Kindly approve.	PLANNED	Approved	06-Mar-25	08:00	06-Mar-25	18:00	

661	RQ209842	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-KISHENPUR(PG) (PG) CKT-1		D	Replacement of broken insulators at Loc No. 271 and Loc No. 237.	06/Mar/2025	08:00	07/Mar/2025	18:00	Kindly approve.	PLANNED	Approved	06-Mar-25	08:00	07-Mar-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NHPC consent/No generation evacuation constraints
662	RQ210134	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-2		D	COE Compliance & Line Bay AMP Work	05/Mar/2025	10:00	05/Mar/2025	15:00		PLANNED	Approved					Clubbed with 813
663	RQ209830	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_2(NH)-URI_1(NH) (PG) CKT-1		D	Repair of conductor in span 21-22	05/Mar/2025	09:00	05/Mar/2025	18:00	Kindly approve.	PLANNED	Approved	05-Mar-25	09:00	05-Mar-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NHPC consent/Subject to no generation evacuation constraints
664	RQ210201	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTSL) CKT-2		D	FOR AMP WORK & defect rectification work	05/Mar/2025	09:00	05/Mar/2025	17:30		PLANNED	Approved					Clubbed with 584
665	RQ210142	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-RISHIKESH(UK) (PG) CKT-1		D	relay retrofitment work	05/Mar/2025	09:00	05/Mar/2025	18:00		PLANNED	Approved	05-Mar-25	09:00	05-Mar-25	18:00	
666	RQ210185	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH (PG) (DTL) CKT-2		D	For stringing of 400kV M/C Mahranibagh-Narela TL	05/Mar/2025	08:00	05/Mar/2025	20:00	8A to 9	PLANNED	Rejected					May be Duplicate entry
667	RQ209850	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANCHKULA-ABDULLAPUR (PG) CKT-1		D	Rectification of S/D nature defects of the line	05/Mar/2025	08:00	05/Mar/2025	18:00	Kindly approve.	PLANNED	Approved	05-Mar-25	08:00	05-Mar-25	18:00	
668	RQ210249	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-3		D	For 423 Tie Bay LBB relay retrofit and testing work	05/Mar/2025	08:00	05/Mar/2025	18:00	For 423 Tie Bay LBB relay retrofit and testing work and during this work Meerut line-3 shutdown will be required/under add-cap	PLANNED	Approved	05-Mar-25		05-Mar-25		May be allowed subject to real time grid condition/ Shutdown duration must be max 3 hours/ Utility may apply the shutdown in D-5 basis to NRLDC for approval on real time grid condition
669	RQ210256	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-2		D	For line bay AMP work	05/Mar/2025	08:00	05/Mar/2025	18:00	For line bay AMP work	PLANNED	Approved					Clubbed with 630
670	RQ210245	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-1		D	For 423 Tie Bay LBB relay retrofit and testing work	05/Mar/2025	08:00	05/Mar/2025	18:00	For 423 Tie Bay LBB relay retrofit and testing work and during this work Meerut line-1 shutdown will be required//under add-cap	PLANNED	Approved	05-Mar-25		05-Mar-25		May be allowed subject to real time grid condition/ Shutdown duration must be max 3 hours/ Utility may apply the shutdown in D-5 basis to NRLDC for approval on real time grid condition
671	RQ210155	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1		D	To attend shutdown nature defects	05/Mar/2025	08:00	06/Mar/2025	18:00	Non auto for 400 kV RAPPCC-Kankroli, MOST URGENT	PLANNED	Approved	05-Mar-25	15:00	06-Mar-25	23:00	May be given from 15:00Hrs/one ckt shutdown at a time from both end

672	RQ210184	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH (PG) (DTL) CKT-1		D	For stringing of 400kV M/C Mahranibagh-Narela TL	05/Mar/2025	08:00	05/Mar/2025	20:00	8A to 9	PLANNED	Rejected					May be Duplicate entry
673	RQ210200	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWAD(PG) (PBTSL) CKT-1		D	FOR AMP WORK & defect rectification work	04/Mar/2025	09:00	04/Mar/2025	17:30		PLANNED	Approved					Clubbed with 590
674	RQ209831	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_1(NH)-AMARGARH(NRS S XXIX) (NRSS XXIX) CKT-2		D	Rectification of S/D nature defects of the line	04/Mar/2025	09:00	04/Mar/2025	18:00	Kindly approve.	PLANNED	Approved	04-Mar-25	09:00	04-Mar-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NHPC consent/Subject to no generation evacuation constraints
675	RQ210141	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-MUZAFFARNAGAR(UP) (PTCUL) CKT-1		D	relay retrofitment work	04/Mar/2025	09:00	04/Mar/2025	18:00		PLANNED	Approved	04-Mar-25	09:00	04-Mar-25	18:00	
676	RQ210248	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-2		D	For 420 Tie Bay LBB relay retrofit and testing work	04/Mar/2025	08:00	04/Mar/2025	18:00	For 420 Tie Bay LBB relay retrofit and testing work and during this work Meerut line-2 shutdown will be required/under add-cap	PLANNED	Approved	04-Mar-25		04-Mar-25		May be allowed subject to real time grid condition/ Shutdown duration must be max 3 hours/ Utility may apply the shutdown in D-5 basis to NRLDC for approval on real time grid condition
677	RQ210255	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-1		D	For line bay AMP work	04/Mar/2025	08:00	04/Mar/2025	18:00	For line bay AMP work	PLANNED	Approved					Clubbed with 601
678	RQ210241	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-1		D	For 420 Tie Bay LBB relay retrofit and testing work	04/Mar/2025	08:00	04/Mar/2025	18:00	For 420 Tie Bay LBB relay retrofit and testing work and during this work Dadri line 1 shutdown will be required//under add-cap	PLANNED	Approved	04-Mar-25		04-Mar-25		May be allowed subject to NTPC consent/ Shutdown duration must be max 3 hours/ Utility may apply the shutdown in D-5 basis to NRLDC for approval on real time grid condition
679	RQ209973	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-KANKROLI(PG) (PG) CKT-1		D	For attending S/D nature defects	04/Mar/2025	08:00	04/Mar/2025	18:00	Non Auto of 400 KV RAPP-Kankroli CKT	PLANNED	Approved	04-Mar-25	15:00	04-Mar-25	23:00	May be given from 15:00Hrs/one ckt shutdown at a time from both end
680	RQ210133	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-1		D	COE Compliance & Line Bay AMP Work	03/Mar/2025	10:00	03/Mar/2025	15:00		PLANNED	Approved					Clubbed with 814
681	RQ210701	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-KAITHAL (PG) CKT-2		D	Rectification of S/D nature defects of the line	03/Mar/2025	08:00	03/Mar/2025	18:00	Kindly approve.	PLANNED	Approved	03-Mar-25	08:00	03-Mar-25	18:00	
682	RQ210702	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-KAITHAL (PG) CKT-1		D	AR non auto mode required.	03/Mar/2025	08:00	03/Mar/2025	18:00	Kindly approve.	PLANNED	Approved	03-Mar-25	08:00	03-Mar-25	18:00	

683	RQ210243	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-2		D	For 417 Tie Bay LBB relay retrofit and testing work	03/Mar/2025	08:00	03/Mar/2025	18:00	For 417 Tie Bay LBB relay retrofit and testing work and during this work Dadri line 2 shutdown will be required //under add-cap	PLANNED	Approved	03-Mar-25		03-Mar-25		May be allowed subject to NTPC consent/ Shutdown duration must be max 3 hours/ Utility may apply the shutdown in D-5 basis to NRLDC for approval on real time grid condition
684	RQ210231	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1		C	41389A isolator retrofiting work at DTL bawana ss	03/Mar/2025	08:00	05/Mar/2025	18:00	41389A isolator retrofiting work at DTL bawana ss/Under add-cap-2019-24 for Nathpa—Jharkh Transmission system (NAJH)	PLANNED	Approved	03-Mar-25	08:00	05-Mar-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/Subject to Delhi consent
685	RQ210080	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-DEEDWANA(MTS) (RS) CKT-1		D	For OPGW installation works - for creation of Repeater of S2-B2, Line-2	03/Mar/2025	08:00	03/Mar/2025	18:00	Shutdown for Joint Box at Crossing location of S2-B2, Line-2	PLANNED	Approved	03-Mar-25	16:00	03-Mar-25	23:00	May be given from 16:00Hrs/one ckt shutdown at a time from both end
686	RQ210254	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH (PG) (DTL) CKT-2		D	For line bay AMP work	02/Mar/2025	08:00	02/Mar/2025	18:00	For line bay AMP work	PLANNED	Approved					Clubbed with 591
687	RQ210000	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-1		D	Attending Shutdown nature defects & installation of Bird Diverter	01/Mar/2025	15:00	31/Mar/2025	23:00	Non-Auto mode of Other Ckt of line	PLANNED	Approved	01-Mar-25	17:00	31-Mar-25	23:00	May be given from 17:00Hrs
688	RQ210700	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-KAITHAL (PG) CKT-2		D	AR non auto mode required.	01/Mar/2025	08:00	01/Mar/2025	18:00	Kindly approve.	PLANNED	Approved	01-Mar-25	08:00	01-Mar-25	18:00	
689	RQ210699	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-KAITHAL (PG) CKT-1		D	Rectification of S/D nature defects of the line	01/Mar/2025	08:00	01/Mar/2025	18:00	Kindly approve.	PLANNED	Approved	01-Mar-25	08:00	01-Mar-25	18:00	

690	RQ209822	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3		C	SD taken for carrying out stringing work of 400KV Kishtwar Kishenpur line in span of 5/0 to 6/0 as 400KV Dulhasti Kishenpur 2 CKT 2 is crossing above lines at span No 5-6. SD taken under construction head for stringing of Circuit-2 of 400KV Dulhasti Kishenpur II being executed for evacuation of Power from Pakaldul HEP in Chenab Valley HEPs approved in 2nd meeting of NRSCT. (MoM_3rd_NRPCTP_19.02.2021_P 29 MOM Page 140).	01/Mar/2025	08:00	06/Mar/2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	01-Mar-25	08:00	06-Mar-25	18:00	subject to real time grid condition/Max two lines shutdown at a time from Wanpoh end/ Jk consent required for load management during shutdown/Utility must apply the shutdown to NRLDC in D-5 basis & approval may be given subject to real time study carried out by NRLDC based on grid condition.
691	RQ209816	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2		C	SD required for carrying out stringing work of 400KV Kishtwar Kishenpur line in span of 5/0 to 6/0 as 400KV Dulhasti Kishenpur 2 CKT 2 is crossing above lines at span No 5-6. SD taken under construction head for stringing of Circuit-2 of 400KV Dulhasti Kishenpur II being executed for evacuation of Power from Pakaldul HEP in Chenab Valley HEPs approved in 2nd meeting of NRSCT. (MoM_3rd_NRPCTP_19.02.2021_P 29 MOM Page 140).	01/Mar/2025	08:00	31/Mar/2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	01-Mar-25	08:00	31-Mar-25	18:00	Line already under outage since 15-Oct-24 / Shutdown may be allowed subject to NHPC consent & no generation evacuation constraint

692	RQ209817	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2		D	Non auto required for carrying out stringing work of 400KV Kishenpur line in span of 5/0 to 6/0 as 400KV Dulhasti Kishenpur 2 CKT 2 is crossing above lines at span No 5-6. SD taken under construction head for stringing of Circuit-2 of 400KV Dulhasti Kishenpur II being executed for evacuation of Power from Pakaldul HEP in Chenab Valley HEPs approved in 2nd meeting of NRSCT. (MoM_3rd_NRPCTP_19.02.2021_P 29 MOM Page 140).	01/Mar/2025	08:00	31/Mar/2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	01-Mar-25	08:00	31-Mar-25	18:00	Already under outage since 15-Oct-24 / may be allowed subject to NHPC consent & no generation evacuation constraint
693	RQ210076	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (DTL) CKT-1		D	For OPGW replacement works from Mundka Gantry to TN-117	01/Mar/2025	08:00	02/Mar/2025	18:00	Non-Auto required for OPGW replacement works	PLANNED	Approved	01-Mar-25	15:00	02-Mar-25	23:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/Subject to Delhi consent/ from 15:00Hrs
694	RQ209972	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-2		D	Polymer insulator replacement and Destraining and stringing of Y-Phase conductor in between location no 491-492 by Kankroli & Bhinmal group	01/Mar/2025	08:00	20/Mar/2025	18:00	Non Auto of 400 KV Kankroli-Zerda CKT 1, Most Urgent	PLANNED	Approved	01-Mar-25	16:30	20-Mar-25	23:00	ATC/TTC to be curtailed by 2100MW in NR Export, to be availed from 16:30hrs, Subjected to WRPC Approval.
695	RQ210075	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1		D	For OPGW installation works under 'OPGW-02' Package	01/Mar/2025	08:00	31/Mar/2025	18:00	Non-Auto required for OPGW installation works	PLANNED	Approved	01-Mar-25	08:00	31-Mar-25	18:00	

696	RQ209823	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4		C	SD taken for carrying out stringing work of 400KV Kishtwar Kishenpur line in span of 5/0 to 6/0 as 400KV Dulhasti Kishenpur 2 CKT 2 is crossing above lines at span No 5-6. SD taken under construction head for stringing of Circuit-2 of 400KV Dulhasti Kishenpur II being executed for evacuation of Power from Pakaldul HEP in Chenab Valley HEPs approved in 2nd meeting of NRSCT. (MoM_3rd_NRPCTP_19.02.2021_P 29 MOM Page 140).	01/Mar/2025	08:00	06/Mar/2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	01-Mar-25	08:00	06-Mar-25	18:00	subject to real time grid condition/Max two lines shutdown at a time from Wanpoh end/ Jk consent required for load management during shutdown/Utility must apply the shutdown to NRLDC in D-5 basis & approval may be given subject to real time study carried out by NRLDC based on grid condition.
697	RQ210077	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (PG) CKT-2		D	For OPGW replacement works from Mundka Gantry to TN-117	01/Mar/2025	08:00	02/Mar/2025	18:00	Non-Auto required for OPGW replacement works	PLANNED	Approved	01-Mar-25	15:00	02-Mar-25	23:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/Subject to Delhi consent/ from 15:00Hrs
698	RQ210253	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH (PG) (DTL) CKT-1		D	For line bay AMP work	01/Mar/2025	08:00	01/Mar/2025	18:00	For line bay AMP work	PLANNED	Approved					Clubbed with 841
699	RQ210078	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-DEEDWANA(MTS) (RS) CKT-1		D	For OPGW installation works - for creation of Repeater of S2-B2, Line-2	01/Mar/2025	08:00	31/Mar/2025	18:00	Non-Auto required for OPGW installation works	PLANNED	Approved	01-Mar-25	15:00	31-Mar-25	23:00	May be given from 15:00Hrs/one ckt shutdown at a time from both end
700	RQ210154	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1		D	To attend shutdown nature defects by Kota & Kankroli	01/Mar/2025	08:00	02/Mar/2025	18:00	Non auto for 400 kV RAPPCCittorgarh & 400 KV CHITTOR-KANKROLI(PG) MOST URGENT	PLANNED	Approved					Clubbed with 624
701	RQ210079	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-DEEDWANA(MTS) (RS) CKT-1		D	For OPGW installation works - for creation of Repeater of S2-B2, Line-1	01/Mar/2025	08:00	01/Mar/2025	18:00	Shutdown for Joint Box at Crossing location 82/0 of S2-B2, Line-1	PLANNED	Approved	01-Mar-25	16:00	01-Mar-25	23:00	May be given from 16:00Hrs
702	RQ210121	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-1		C	HRIDC diversion work for Infringing Greenfield Haryana Orbital Rail Corridor	01/Mar/2025	08:00	15/Mar/2025	18:00	HRIDC diversion work for Infringing Greenfield Haryana Orbital Rail Corridor	PLANNED	Rejected					Powergrid intimated that confirmation is still to be received from HRIDC. May be applied on d-5 basis

703	RQ210210	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1		D	Diamond arrangement for 400 KV D/C Sikar-II-Neemrana transmission line	25/Feb/2025	08:00	28/Feb/2025	18:00	Diamond arrangement	PLANNED	Approved	25-Feb-25	08:00	28-Feb-25	18:00	
704	RQ210855	OCC_228	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)-RAJPURA(PG) (PG) CKT-1	POWER GRID,BB MB	D	Shutdown required for connecting the Jumper to X-7 Bay to Bus-1	29/Mar/2025	08:00	29/Mar/2025	18:00		PLANNED	Approved	29-Mar-25	08:00	29-Mar-25	18:00	
705	RQ209933	OCC_228	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)-RAJPURA(PG) (PG) CKT-1	POWER GRID,BB MB	D	Annual maintenance and protection testing of bay equipments	25/Mar/2025	08:00	25/Mar/2025	18:00	Shutdown required of line, line bay, Tie bay & future bay (Bay-424,423 & 422)	PLANNED	Rejected					Consent denied by Powergrid
706	RQ209928	OCC_228	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-RAJPURA(PG) (PG) CKT-1	POWER GRID,BB MB	D	Annual maintenance and protection testing of bay equipments	24/Mar/2025	08:00	24/Mar/2025	18:00	Shutdown required of line, line bay, Tie bay & future bay (Bay-421,420 & 419)	PLANNED	Rejected					Consent denied by Powergrid
707	RQ210885	OCC_228	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)-RAJPURA(PG) (PG) CKT-1	POWER GRID,BB MB	D	For replacement of Isolator No.425 controlling X-7 Breaker.	20/Mar/2025	08:00	20/Mar/2025	18:00		PLANNED	Approved	20-Mar-25	08:00	20-Mar-25	18:00	
708	RQ209728	OCC_228	slcprs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTARATANGARH (RS) CKT-1	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	29/Mar/2025	08:00	29/Mar/2025	18:00		PLANNED	Approved	29-Mar-25	08:00	29-Mar-25	18:00	
709	RQ209748	OCC_228	slcprs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTAKALISINDH (RS) CKT-2	RRVPNL	D	R&M works e.g.tightening/ replacement of spacers, jumpers	26/Mar/2025	08:00	27/Mar/2025	18:00		PLANNED	Approved	26-Mar-25	15:00	27-Mar-25	23:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/May be allowed from 15:00Hrs
710	RQ209717	OCC_228	slcprs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLARANGARH (RS) CKT-1	RRVPNL	D	For attend and tightning of jumper , spacer nut bolt & maintenance of line .	24/Mar/2025	16:00	27/Mar/2025	23:00		PLANNED	Approved	24-Mar-25	17:00	27-Mar-25	23:00	May be given from 17:00Hrs/Max two ckt shutdown at a time from both ends
711	RQ209718	OCC_228	slcprs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLARANGARH (RS) CKT-2	RRVPNL	D	For attend and tightning of jumper , spacer nut bolt & maintenance of line .	24/Mar/2025	16:00	27/Mar/2025	23:00		PLANNED	Approved	24-Mar-25	17:00	27-Mar-25	23:00	May be given from 17:00Hrs/Max two ckt shutdown at a time from both ends
712	RQ209747	OCC_228	slcprs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTAKALISINDH (RS) CKT-1	RRVPNL	D	R&M works e.g.tightening/ replacement of spacers, jumpers	24/Mar/2025	08:00	25/Mar/2025	18:00		PLANNED	Approved	24-Mar-25	15:00	25-Mar-25	23:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/May be allowed from 15:00Hrs
713	RQ209679	OCC_228	slcprs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGIHEERAPURA (RS) CKT-2	RRVPNL	D	Testing & Maintenance work of 400 KV side bay Equipments	24/Mar/2025	08:00	24/Mar/2025	18:00		PLANNED	Approved	24-Mar-25	15:00	24-Mar-25	23:00	May be given from 15:00Hrs/one ckt shutdown at a time from both end
714	RQ209675	OCC_228	slcprs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-DEEDWANA(MTS) (RS) CKT-1	RRVPNL	D	SD Defects Rectification & Hardware Correction & Tightening Work	22/Mar/2025	16:00	23/Mar/2025	23:00		PLANNED	Approved					Clubbed with 699
715	RQ209729	OCC_228	slcprs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER-BHILWARA (RS) CKT-1	RRVPNL	D	Routine maintenance and testing of associated equipments	21/Mar/2025	08:00	21/Mar/2025	18:00		PLANNED	Approved	21-Mar-25	08:00	21-Mar-25	18:00	

716	RQ209698	OCC_228	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HEERAPURA-HINDAUN (RS) CKT-1	RRVPNL	D	Maintenance work at both end	21/Mar/2025	08:00	21/Mar/2025	18:00		PLANNED	Approved	21-Mar-25	08:00	21-Mar-25	18:00	
717	RQ209685	OCC_228	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-HEERAPURA (RS) CKT-1	RRVPNL	D	Testing & Maintenance work of 400 KV side bay Equipments	20/Mar/2025	08:00	20/Mar/2025	18:00		PLANNED	Approved	20-Mar-25	08:00	20-Mar-25	18:00	
718	RQ209730	OCC_228	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER-BHILWARA (RS) CKT-2	RRVPNL	D	Routine maintenance and testing of associated equipments	20/Mar/2025	08:00	20/Mar/2025	18:00		PLANNED	Approved	20-Mar-25	08:00	20-Mar-25	18:00	
719	RQ209697	OCC_228	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-HEERAPURA (RS) CKT-1	RRVPNL	D	Testing & Maintenance work of 400 KV side bay Equipments	19/Mar/2025	08:00	19/Mar/2025	18:00		PLANNED	Approved	19-Mar-25	15:00	19-Mar-25	23:00	May be given from 15:00Hrs/one ckt shutdown at a time from both end
720	RQ209713	OCC_228	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKANI-GSS PACHPADRA (RS) CKT-1	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	19/Mar/2025	08:00	19/Mar/2025	18:00		PLANNED	Approved	19-Mar-25	16:00	19-Mar-25	23:00	May be given from 16:00Hrs/one ckt shutdown at a time from both end
721	RQ209735	OCC_228	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHILWARA(RS)-CHHABRA(RVUN) (RS) CKT-1	RRVPNL	D	Routine Maintenance and testing	18/Mar/2025	08:00	18/Mar/2025	18:00		PLANNED	Approved	18-Mar-25	15:00	18-Mar-25	23:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/May be allowed from 15:00Hrs
722	RQ209754	OCC_228	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-CHHABRA SCTPS (RS) CKT-2	RRVPNL	D	For Attending broken OPGW at section A3-Gentry & and other R&M works e.g.tightening of spacers.	18/Mar/2025	08:00	21/Mar/2025	18:00		PLANNED	Approved	18-Mar-25	15:00	21-Mar-25	23:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/May be allowed from 15:00Hrs
723	RQ209753	OCC_228	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-CHHABRA SCTPS (RS) CKT-1	RRVPNL	D	Quarterly & Half Yearly Maintenance work	17/Mar/2025	08:00	17/Mar/2025	18:00		PLANNED	Approved	17-Mar-25	15:00	17-Mar-25	23:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/May be allowed from 15:00Hrs
724	RQ209684	OCC_228	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HINDAUN(RS)-CHHABRA(RVUN) (RS) CKT-1	RRVPNL	D	Halfyearly / Yearly Maintenance work	17/Mar/2025	08:00	17/Mar/2025	18:00		PLANNED	Approved	17-Mar-25	15:00	17-Mar-25	23:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/May be allowed from 15:00Hrs
725	RQ209738	OCC_228	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-2	RRVPNL	D	Planned maintenance at both end alongwith 50 MVAR line reactor at Jodhpur	17/Mar/2025	08:00	17/Mar/2025	18:00		PLANNED	Approved	17-Mar-25	16:00	17-Mar-25	23:00	May be given from 16:00Hrs/one ckt shutdown at a time from both end
726	RQ209726	OCC_228	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-2	RRVPNL	D	Quarterly maintenance of bay equipments .	17/Mar/2025	08:00	17/Mar/2025	18:00		PLANNED	Approved	17-Mar-25	08:00	17-Mar-25	18:00	
727	RQ209734	OCC_228	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARMER(RS)-RAJWEST(RW) (RS) CKT-1	RRVPNL	D	Planned maintenance	15/Mar/2025	08:00	15/Mar/2025	18:00		PLANNED	Approved	15-Mar-25	08:00	15-Mar-25	18:00	
728	RQ209714	OCC_228	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-GSS PACHPADRA (RS) CKT-1	RRVPNL	D	Preventive maintenance	13/Mar/2025	08:00	13/Mar/2025	18:00		PLANNED	Approved	13-Mar-25	08:00	13-Mar-25	18:00	
729	RQ209722	OCC_228	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-KANKANI (RS) CKT-1	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	12/Mar/2025	08:00	12/Mar/2025	18:00		PLANNED	Approved	12-Mar-25	16:00	12-Mar-25	23:00	May be given from 16:00Hrs/one ckt shutdown at a time from both end

730	RQ209721	OCC_228	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHILWARA-CHITTORGARH (RS) CKT-2	RRVPNL	D	Routine maintenance and testing work at both end of associated equipments	11/Mar/2025	08:00	11/Mar/2025	18:00		PLANNED	Approved	11-Mar-25	15:00	11-Mar-25	23:00	May be given from 15:00Hrs/one ckt shutdown at a time from both end
731	RQ209724	OCC_228	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-JODHPUR (RS) CKT-1	RRVPNL	D	Planned maintenance at both end alongwith 50 MVAR line reactor at Jodhpur	11/Mar/2025	08:00	11/Mar/2025	18:00		PLANNED	Approved	11-Mar-25	16:00	11-Mar-25	23:00	May be given from 16:00Hrs/one ckt shutdown at a time from both end
732	RQ209720	OCC_228	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHILWARA-CHITTORGARH (RS) CKT-1	RRVPNL	D	Routine maintenance and testing work of associated equipments at both end	10/Mar/2025	08:00	10/Mar/2025	18:00		PLANNED	Approved	10-Mar-25	15:00	10-Mar-25	23:00	May be given from 15:00Hrs/one ckt shutdown at a time from both end
733	RQ209725	OCC_228	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVU N)-RATANGARH(RS) CKT-1	RRVPNL	D	Quarterly maintenance of bay equipments .	10/Mar/2025	08:00	10/Mar/2025	18:00		PLANNED	Approved	10-Mar-25	08:00	10-Mar-25	18:00	
734	RQ209737	OCC_228	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-1	RRVPNL	D	Quarterly Maintenance at both end	10/Mar/2025	08:00	10/Mar/2025	18:00		PLANNED	Approved	10-Mar-25	16:00	10-Mar-25	23:00	May be given from 16:00Hrs/one ckt shutdown at a time from both end
735	RQ209745	OCC_228	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	D	Replacement of Suspension B&S Disc Insulators with Silicon Rubber Housed Composite Insulators and other R&M works e.g.tightening of spacers.	10/Mar/2025	08:00	12/Mar/2025	18:00		PLANNED	Approved	10-Mar-25	15:00	12-Mar-25	23:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/May be allowed from 15:00Hrs
736	RQ209716	OCC_228	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKANI-JAISALMER (RS) CKT-2	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	07/Mar/2025	08:00	07/Mar/2025	18:00		PLANNED	Approved	07-Mar-25	16:00	07-Mar-25	23:00	May be given from 16:00Hrs/one ckt shutdown at a time from both end
737	RQ209732	OCC_228	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-RAMGARH (RS) CKT-1	RRVPNL	D	Quarterly maintenance	07/Mar/2025	08:00	07/Mar/2025	18:00		PLANNED	Approved	07-Mar-25	08:00	07-Mar-25	18:00	
738	RQ209733	OCC_228	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-RAMGARH (RS) CKT-2	RRVPNL	D	Quarterly maintenance	06/Mar/2025	08:00	06/Mar/2025	18:00		PLANNED	Approved	06-Mar-25	08:00	06-Mar-25	18:00	
739	RQ209731	OCC_228	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-JODHPUR (RS) CKT-1	RRVPNL	D	Quarterly Preventive Maintenance alongwith 50 MVAR LINE REACTOR OF 400 KV AKAL BAY INSTALLED AT 400 KV GSS RVPN JODHPUR	05/Mar/2025	08:00	05/Mar/2025	18:00		PLANNED	Approved	05-Mar-25	16:00	05-Mar-25	23:00	May be given from 16:00Hrs/one ckt shutdown at a time from both end
740	RQ209715	OCC_228	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-2	RRVPNL	D	For rectification of line as per committee (RVPN, NRPC, PGCIL) mom held on dated 21.03.2024.	03/Mar/2025	18:00	12/Mar/2025	23:00		PLANNED	Approved	03-Mar-25	17:00	12-Mar-25	23:00	May be given from 17:00Hrs/Max two ckt shutdown at a time from both ends
741	RQ209736	OCC_228	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-1	RRVPNL	D	For rectification of line as per committee (RVPN, NRPC, PGCIL) mom held on dated 21.03.2024.	03/Mar/2025	18:00	12/Mar/2025	23:00		PLANNED	Approved	03-Mar-25	17:00	12-Mar-25	23:00	May be given from 17:00Hrs/Max two ckt shutdown at a time from both ends

742	RQ209674	OCC_228	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-DEEDWANA(MTS) (RS) CKT-1	RRVPNL	D	SD Defects Rectification & Hardware Correction & Tightening Work	03/Mar/2025	16:00	04/Mar/2025	23:00		PLANNED	Approved	03-Mar-25	16:00	04-Mar-25	23:00	May be given from 16:00Hrs
743	RQ209723	OCC_228	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-KANKANI (RS) CKT-1	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	03/Mar/2025	08:00	03/Mar/2025	18:00		PLANNED	Approved	03-Mar-25	16:00	03-Mar-25	23:00	May be given from 16:00Hrs/one ckt shutdown at a time from both end
744	RQ209746	OCC_228	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2	RRVPNL	D	Replacement of Suspension B&S Disc Insulators with Silicon Rubber Housed Composite Insulators and other R&M works e.g.tightening of spacers.	03/Mar/2025	08:00	07/Mar/2025	18:00		PLANNED	Approved	03-Mar-25	15:00	07-Mar-25	23:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/May be allowed from 15:00Hrs
745	RQ209755	OCC_228	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-JODHPUR (RS) CKT-1	RRVPNL	C	For work of Shifting / Height raising of 400KV Jodhpur - Bhadla Line at Jodhpur Ring road project Of NHAI	01/Mar/2025	08:00	10/Mar/2025	18:00		PLANNED	Approved	01-Mar-25	08:00	10-Mar-25	18:00	Shutdown may be allowed subject to real time grid condition/No other line outage in Rajasthan solar pocket/ Rajasthan may apply the shutdown in D-5 basis to NRLDC to study in real time basis for exact curtailment amount at Bhadla(RS) to keep loading within 750MW. NRLDC to issue SOP before giving permission for s/d in real time.
746	RQ209676	OCC_228	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH SCTPS(RVUN)-BIKANER(RS) (RS) CKT-2	RRVPNL	D	Spacer Correction, SD Defects Rectification & Hardware Correction & Tightening Work	01/Mar/2025	08:00	02/Mar/2025	18:00		PLANNED	Approved	01-Mar-25	16:00	02-Mar-25	23:00	May be given from 16:00Hrs
747	RQ209756	OCC_228	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-MERTA (RS) CKT-1	RRVPNL	C	For work of Shifting / Height raising of 400KV Jodhpur - Bhadla Line at Jodhpur Ring road project Of NHAI	01/Mar/2025	08:00	10/Mar/2025	18:00		PLANNED	Approved	01-Mar-25	08:00	10-Mar-25	18:00	Shutdown may be allowed subject to real time grid condition/No other line outage in Rajasthan solar pocket/ Rajasthan may apply the shutdown in D-5 basis to NRLDC to study in real time basis for exact curtailment amount at Bhadla(RS) to keep loading within 750MW. NRLDC to issue SOP before giving permission for s/d in real time.
748	RQ209939	OCC_228	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	28/Mar/2025	08:00	28/Mar/2025	18:00		PLANNED	Approved	28-Mar-25	08:00	28-Mar-25	18:00	
749	RQ209937	OCC_228	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2	PSTCL	D	For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	27/Mar/2025	08:00	27/Mar/2025	18:00		PLANNED	Approved	27-Mar-25	08:00	27-Mar-25	18:00	
750	RQ209936	OCC_228	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	26/Mar/2025	08:00	26/Mar/2025	18:00		PLANNED	Approved	26-Mar-25	08:00	26-Mar-25	18:00	

751	RQ209935	OCC_228	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(P5) (PSTCL) CKT-2	PSTCL	D	General maintenance, Jumper Tightening, Disc cleaning and tree trimming.	25/Mar/2025	08:00	25/Mar/2025	18:00		PLANNED	Approved	25-Mar-25	08:00	25-Mar-25	18:00	
752	RQ209927	OCC_228	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2	PSTCL	D	For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	24/Mar/2025	08:00	24/Mar/2025	18:00		PLANNED	Approved	24-Mar-25	08:00	24-Mar-25	18:00	
753	RQ209942	OCC_228	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	PSTCL	D	For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	21/Mar/2025	08:00	21/Mar/2025	18:00		PLANNED	Approved	21-Mar-25	08:00	21-Mar-25	18:00	
754	RQ209926	OCC_228	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(P5G)-MOGA(PG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	21/Mar/2025	08:00	21/Mar/2025	18:00		PLANNED	Approved	21-Mar-25	08:00	21-Mar-25	18:00	
755	RQ210377	OCC_228	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BEHMAN JASSA SINGH (PS)-HMEL (PS) (PSTCL) CKT-1	PSTCL	D	Periodical Testing by Protection Team	18/Mar/2025	08:00	18/Mar/2025	18:00		PLANNED	Approved	18-Mar-25	08:00	18-Mar-25	18:00	
756	RQ209643	OCC_228	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(P5) (PSTCL) CKT-2	PSTCL	D	General maintenance, Jumper Tightening, Disc cleaning and tree trimming.	18/Mar/2025	08:00	18/Mar/2025	18:00		PLANNED	Approved	18-Mar-25	08:00	18-Mar-25	18:00	
757	RQ209637	OCC_228	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	PSTCL	D	For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	17/Mar/2025	08:00	17/Mar/2025	18:00		PLANNED	Approved	17-Mar-25	08:00	17-Mar-25	18:00	
758	RQ209638	OCC_228	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(P5G)-MOGA(PG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	17/Mar/2025	08:00	17/Mar/2025	18:00		PLANNED	Approved	17-Mar-25	08:00	17-Mar-25	18:00	
759	RQ210375	OCC_228	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BEHMAN JASSA SINGH (PS)-HMEL (PS) (PSTCL) CKT-2	PSTCL	D	Periodical Testing by Protection Team	13/Mar/2025	08:00	13/Mar/2025	18:00		PLANNED	Approved	13-Mar-25	08:00	13-Mar-25	18:00	
760	RQ209636	OCC_228	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(P5G)-NAKODAR(P5G) (PS) CKT-2	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	13/Mar/2025	08:00	13/Mar/2025	18:00		PLANNED	Approved	13-Mar-25	08:00	13-Mar-25	18:00	
761	RQ209634	OCC_228	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(P5G)-MUKTSAR(P5) (PS) CKT-2	PSTCL	D	For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	13/Mar/2025	08:00	13/Mar/2025	18:00		PLANNED	Approved	13-Mar-25	08:00	13-Mar-25	18:00	
762	RQ209633	OCC_228	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(P5G)-NAKODAR(P5G) (PS) CKT-2	PSTCL	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 201 to 210.	12/Mar/2025	08:00	12/Mar/2025	18:00		PLANNED	Approved	12-Mar-25	08:00	12-Mar-25	18:00	

763	RQ209622	OCC_228	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(P5) (PSTCL) CKT-1	PSTCL	D	General maintenance, Jumper Tightening, Disc cleaning and tree trimming.	11/Mar/2025	08:00	11/Mar/2025	18:00		PLANNED	Approved	11-Mar-25	08:00	11-Mar-25	18:00	
764	RQ210373	OCC_228	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BEHMAN JASSA SINGH (PS)-TALWANDI SABOO(P5G) (PSTCL) CKT-1	PSTCL	D	Periodical Testing by Protection Team	11/Mar/2025	08:00	11/Mar/2025	18:00		PLANNED	Approved	11-Mar-25	08:00	11-Mar-25	18:00	
765	RQ209591	OCC_228	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(P5G)-NAKODAR(P5G) (PS) CKT-2	PSTCL	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 187 to 200.	11/Mar/2025	08:00	11/Mar/2025	18:00		PLANNED	Approved	11-Mar-25	08:00	11-Mar-25	18:00	
766	RQ209589	OCC_228	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(P5G)-MUKTSAR(P5) (PS) CKT-2	PSTCL	D	For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	11/Mar/2025	08:00	11/Mar/2025	18:00		PLANNED	Approved	11-Mar-25	08:00	11-Mar-25	18:00	
767	RQ209587	OCC_228	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-2	PSTCL	D	Jumper checking/Tighting of dead end towers, Tree trimming and other maintenance work of line	10/Mar/2025	08:00	10/Mar/2025	18:00		PLANNED	Approved	10-Mar-25	08:00	10-Mar-25	18:00	
768	RQ209588	OCC_228	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(P5G)-NAKODAR(P5G) (PS) CKT-2	PSTCL	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 171 to 186.	10/Mar/2025	08:00	10/Mar/2025	18:00		PLANNED	Approved	10-Mar-25	08:00	10-Mar-25	18:00	
769	RQ209585	OCC_228	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(P5G)-NAKODAR(P5G) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	10/Mar/2025	08:00	10/Mar/2025	18:00		PLANNED	Approved	10-Mar-25	08:00	10-Mar-25	18:00	
770	RQ209581	OCC_228	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(P5G)-NAKODAR(P5G) (PS) CKT-2	PSTCL	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 151 to 170.	08/Mar/2025	08:00	08/Mar/2025	18:00		PLANNED	Approved	08-Mar-25	08:00	08-Mar-25	18:00	
771	RQ209579	OCC_228	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-2	PSTCL	D	Annual maintenance and protection testing of bay equipments	07/Mar/2025	08:00	07/Mar/2025	18:00		PLANNED	Approved	07-Mar-25	08:00	07-Mar-25	18:00	
772	RQ209580	OCC_228	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(P5G)-NAKODAR(P5G) (PS) CKT-2	PSTCL	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 135 to 150.	07/Mar/2025	08:00	07/Mar/2025	18:00		PLANNED	Approved	07-Mar-25	08:00	07-Mar-25	18:00	
773	RQ209578	OCC_228	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(P5G)-NAKODAR(P5G) (PS) CKT-2	PSTCL	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 120 to 134.	06/Mar/2025	08:00	06/Mar/2025	18:00		PLANNED	Approved	06-Mar-25	08:00	06-Mar-25	18:00	
774	RQ209576	OCC_228	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(P5G)-MAKHU(P5) (PS) CKT-2	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	06/Mar/2025	08:00	06/Mar/2025	18:00		PLANNED	Approved	06-Mar-25	08:00	06-Mar-25	18:00	
775	RQ209575	OCC_228	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(P5G)-MUKTSAR(P5) (PS) CKT-2	PSTCL	D	General Maintenance/ Jumper Tightening	06/Mar/2025	08:00	08/Mar/2025	18:00		PLANNED	Approved	06-Mar-25	08:00	08-Mar-25	18:00	

776	RQ210372	OCC_228	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BEHMAN JASSA SINGH (PS)-MOGA(PG) (PSTCL) CKT-1	PSTCL	D	Periodical Testing by Protection Team	06/Mar/2025	08:00	06/Mar/2025	18:00		PLANNED	Approved	06-Mar-25	08:00	06-Mar-25	18:00	
777	RQ209574	OCC_228	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2	PSTCL	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 201 to 215.	05/Mar/2025	08:00	05/Mar/2025	18:00		PLANNED	Approved	05-Mar-25	08:00	05-Mar-25	18:00	
778	RQ210369	OCC_228	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-RAJPURA(PS) (PS) CKT-2	PSTCL	D	Annual maintenance and protection testing of bay equipments	05/Mar/2025	08:00	06/Mar/2025	18:00		PLANNED	Approved	05-Mar-25	08:00	06-Mar-25	18:00	
779	RQ209572	OCC_228	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1	PSTCL	D	General maintenance, Jumper Tightening, Disc cleaning and tree trimming.	04/Mar/2025	08:00	04/Mar/2025	18:00		PLANNED	Approved	04-Mar-25	08:00	04-Mar-25	18:00	
780	RQ209570	OCC_228	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 184 to 200.	04/Mar/2025	08:00	04/Mar/2025	18:00		PLANNED	Approved	04-Mar-25	08:00	04-Mar-25	18:00	
781	RQ209565	OCC_228	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-1	PSTCL	D	General Maintenance/ Jumper Tightening	03/Mar/2025	08:00	05/Mar/2025	18:00		PLANNED	Approved	03-Mar-25	08:00	05-Mar-25	18:00	
782	RQ210368	OCC_228	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-RAJPURA(PS) (PS) CKT-1	PSTCL	D	Annual maintenance and protection testing of bay equipments	03/Mar/2025	08:00	04/Mar/2025	18:00		PLANNED	Approved	03-Mar-25	08:00	04-Mar-25	18:00	
783	RQ209567	OCC_228	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 163 to 183.	03/Mar/2025	08:00	03/Mar/2025	18:00		PLANNED	Approved	03-Mar-25	08:00	03-Mar-25	18:00	
784	RQ209566	OCC_228	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(PS) (PS) CKT-2	PSTCL	D	Jumper checking/Tightening of dead end towers, Tree trimming and other maintenance work of line	03/Mar/2025	08:00	04/Mar/2025	18:00		PLANNED	Approved	03-Mar-25	08:00	04-Mar-25	18:00	
785	RQ209564	OCC_228	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	02/Mar/2025	08:00	02/Mar/2025	18:00		PLANNED	Approved	02-Mar-25	08:00	02-Mar-25	18:00	
786	RQ209563	OCC_228	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 143 to 162.	01/Mar/2025	08:00	01/Mar/2025	18:00		PLANNED	Approved	01-Mar-25	08:00	01-Mar-25	18:00	
787	RQ210988	OCC_228	epcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-2	APCPL	D	for stringing of 765 kV D/C Khetri-Narela transmission line.	28/Mar/2025	06:00	30/Mar/2025	18:00		PLANNED	Approved		06:00		18:00	May be allowed subject to real time grid condition & Jhajar consent / No generation evacuation constraint/ Outage must availed during planned outage of Unit 1 and work to be completed before 15.03.2025

788	RQ210987	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-1	APCPL	D	for stringing of 765 kV D/C Khetri-Narela transmission line.	28/Mar/2025	06:00	30/Mar/2025	18:00		PLANNED	Approved		06:00		18:00	May be allowed subject to real time grid condition & Jhajar consent / No generation evacuation constraint/ Outage must availed during planned outage of Unit 1 and work to be completed before 15.03.2025
789	RQ210949	OCC_228	indigrd_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH(PG)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,POWERRID	C	Replacement of Damaged tower due to Force Majeure Event.	27/Mar/2025	08:00	05/Apr/2025	20:00		PLANNED	Approved	27-Mar-25	08:00	05-Apr-25	20:00	
790	RQ209672	OCC_228	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABAI(RS)-BHIWANI(PG) (NRSS36) CKT-2	NRSS36	D	Half Yearly maintenance and testing of equipments	27/Mar/2025	08:00	27/Mar/2025	18:00		PLANNED	Approved					Clubbed with 574
791	RQ209671	OCC_228	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABAI(RS)-BHIWANI(PG) (NRSS36) CKT-1	NRSS36	D	Half Yearly maintenance and testing of equipments	21/Mar/2025	08:00	21/Mar/2025	18:00		PLANNED	Approved					Clubbed with 575
792	RQ209932	OCC_228	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-ROPAR(PSTCL) (PKTCL) CKT-1	PKTCL	D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 1 to 5	25/Mar/2025	08:00	25/Mar/2025	18:00		PLANNED	Approved	25-Mar-25	08:00	25-Mar-25	18:00	
793	RQ209923	OCC_228	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROPAR(PSTCL)-LUDHIANA(PG) (PKTCL) CKT-1	PKTCL	D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 1 to 5	20/Mar/2025	08:00	20/Mar/2025	18:00		PLANNED	Approved	20-Mar-25	08:00	20-Mar-25	18:00	
794	RQ210633	OCC_228	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-ROPAR(PSTCL) (PKTCL) CKT-1	PKTCL	C	Ropar line main breaker (Bay-13) major OH works.	17/Mar/2025	08:00	29/Mar/2025	19:00		PLANNED	Rejected					Utility may apply for the bay shutdown /Line shutdown may not required
795	RQ209901	OCC_228	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	To attend the drone inspection observation and repairing of worn out conductor.	24/Mar/2025	10:00	24/Mar/2025	17:00		PLANNED	Approved	24-Mar-25	10:00	24-Mar-25	17:00	
796	RQ209900	OCC_228	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	To attend the drone inspection observation.	20/Mar/2025	10:00	20/Mar/2025	17:00		PLANNED	Approved	20-Mar-25	10:00	20-Mar-25	17:00	
797	RQ209894	OCC_228	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	For Providing suspension Polymer String on Tower No - 187	20/Mar/2025	09:00	20/Mar/2025	17:00		PLANNED	Approved	20-Mar-25	09:00	20-Mar-25	17:00	
798	RQ209899	OCC_228	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	To attend the drone inspection observation and repairing of worn out conductor.	17/Mar/2025	10:00	17/Mar/2025	17:00		PLANNED	Approved	17-Mar-25	10:00	17-Mar-25	17:00	

799	RQ209897	OCC_228	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-2	HVPNL	D	For replacement of defective PLCC Protection Coupler Channel-1 & 2 (Make - BPL) With New ZIV Make - PLCC Protection Coupler both ends on daily basis & Half Yearly Mtc. Of line	17/Mar/2025	09:00	18/Mar/2025	17:00		PLANNED	Approved	17-Mar-25	09:00	18-Mar-25	17:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/Jhajjar consent
800	RQ210575	OCC_228	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JIND(PG)-KIRORI(HV) (HVPNL) CKT-2	HVPNL	D	For maintenance of 400kV Breaker	16/Mar/2025	10:00	16/Mar/2025	17:00		PLANNED	Approved	16-Mar-25	10:00	16-Mar-25	17:00	
801	RQ210574	OCC_228	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JIND(PG)-KIRORI(HV) (HVPNL) CKT-1	HVPNL	D	For maintenance of 400kV Breaker	15/Mar/2025	10:00	15/Mar/2025	17:00		PLANNED	Approved	15-Mar-25	10:00	15-Mar-25	17:00	
802	RQ210986	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-2	HVPNL	D	for stringing of 765 kV D/C Khetri-Narela transmission line.	13/Mar/2025	06:00	15/Mar/2025	18:00		PLANNED	Approved	13-Mar-25	06:00	15-Mar-25	18:00	
803	RQ210985	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-1	HVPNL	D	for stringing of 765 kV D/C Khetri-Narela transmission line.	13/Mar/2025	06:00	15/Mar/2025	18:00		PLANNED	Approved	13-Mar-25	06:00	15-Mar-25	18:00	
804	RQ209898	OCC_228	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	To attend the drone inspection observation.	10/Mar/2025	10:00	10/Mar/2025	17:00		PLANNED	Approved	10-Mar-25	10:00	10-Mar-25	17:00	
805	RQ209896	OCC_228	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-1	HVPNL	D	For replacement of defective PLCC Protection Coupler Channel-1 & 2 (Make - BPL) With New ZIV Make - PLCC Protection Coupler both ends on daily basis & Half Yearly Mtc. Of line	10/Mar/2025	09:00	11/Mar/2025	17:00		PLANNED	Approved	10-Mar-25	09:00	11-Mar-25	17:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/Jhajjar consent
806	RQ210571	OCC_228	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-KIRORI(HV) (HV) CKT-2	HVPNL	D	Checking and inspecting of tripping coils/Mechanism	08/Mar/2025	10:00	08/Mar/2025	17:00		PLANNED	Approved	08-Mar-25	10:00	08-Mar-25	17:00	
807	RQ210570	OCC_228	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-KIRORI(HV) (HV) CKT-1	HVPNL	D	Checking and inspecting of tripping coils/Mechanism	07/Mar/2025	10:00	07/Mar/2025	17:00		PLANNED	Approved	07-Mar-25	10:00	07-Mar-25	17:00	
808	RQ209893	OCC_228	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-DAULATABAD(HV) (HV) CKT-2	HVPNL	D	For Half Yearly Mtc. Of line	07/Mar/2025	09:00	07/Mar/2025	17:00		PLANNED	Approved	07-Mar-25	09:00	07-Mar-25	17:00	
809	RQ209892	OCC_228	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-DAULATABAD(HV) (HV) CKT-1	HVPNL	D	For Providing suspension Polymer String on Tower No - 54,55 & 56 on daily basis & Half Yearly Mtc. Of line	03/Mar/2025	09:00	05/Mar/2025	17:00		PLANNED	Approved	03-Mar-25	09:00	05-Mar-25	17:00	
810	RQ209470	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SULTANPUR(UP)-MOHANLALGANJ (PGYTL) (PGYTL) CKT-1	UPPTCL, PGYTL	C	* Preventive Maintenance of Bay at 400KV S/S Sultanpur	24/Mar/2025	10:00	24/Mar/2025	16:00		PLANNED	Approved	24-Mar-25	10:00	24-Mar-25	16:00	

811	RQ209686	OCC_228	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-BABAI(RS) (NRSS36) CKT-1	POWER GRID,NR 5536	D	Half Yearly maintenance and testing of equipments	20/Mar/2025	08:00	20/Mar/2025	18:00		PLANNED	Approved					Clubbed with 606
812	RQ209680	OCC_228	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-BABAI(RS) (NRSS36) CKT-1	POWER GRID,NR 5536	D	Half Yearly maintenance and testing of equipments	07/Mar/2025	08:00	07/Mar/2025	18:00		PLANNED	Approved					Clubbed with 84
813	RQ210983	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-2		D	stringing work	20/Mar/2025	06:00	22/Mar/2025	18:00		PLANNED	Approved	20-Mar-25	06:00	22-Mar-25	18:00	400 KV MAHINDERGARH(APL)-DHANODA(HV) (ATIL) CKT-2 & 400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-2 Line bypass at Dhanoda / Utility either take shutdown of 400 KV MAHINDERGARH(APL)-DHANODA(HV) (ATIL) CKT-2 also along with this shutdown or take Safety clearance for bay switching at Dhanoda / May be given subject to real time grid conditions
814	RQ210982	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-1		D	stringing work	20/Mar/2025	06:00	22/Mar/2025	18:00		PLANNED	Approved	20-Mar-25	06:00	22-Mar-25	18:00	401 KV MAHINDERGARH(APL)-DHANODA(HV) (ATIL) CKT-1 & 400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-1 Line bypass at Dhanoda / Utility either take shutdown of 400 KV MAHINDERGARH(APL)-DHANODA(HV) (ATIL) CKT-1 also along with this shutdown or take Safety clearance for bay switching at Dhanoda / May be given subject to real time grid conditions
815	RQ209929	OCC_228	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-1	JPL,HBPCL	D	Cutting of trees in between tower span 52 - 53 below CKT-1 from KW - NJ.	19/Mar/2025	09:00	20/Mar/2025	18:00		PLANNED	Approved	19-Mar-25	10:00	20-Mar-25	16:00	Shutdown may be allowed during non generating hours on daily basis (10:00-16:00Hrs)
816	RQ209930	OCC_228	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-2	JPL,HBPCL	D	Cutting of trees in between tower span 52 - 53 below CKT-2 from KW - NJ.	19/Mar/2025	09:00	20/Mar/2025	18:00		PLANNED	Approved	19-Mar-25	10:00	20-Mar-25	16:00	Shutdown may be allowed during non generating hours on daily basis (10:00-16:00Hrs)
817	RQ210859	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-UNCHAHAHAR(NTB) (PUTL) CKT-2		C	DIVERSION WORK OF 400KV UNCHAHAHAR-FATEHPUR CIRCUIT-2 FOR NHAI ROAD CROSSING RAEBAREILY-ALLAHABAD	19/Mar/2025	08:00	28/Mar/2025	18:00		PLANNED	Conditionally Approved					Shutdown may plan with the OH work of Unchahar-Stage-II 210 MW which is under shutdown till 25th Feb 2025/ There will be no evacuating path except 500MVA ICT to 220KV Unchahar/Subject to Unchahar & UP consent

818	RQ210858	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-UNCHAHAHAR(NTB) (PUTL) CKT-1	PUTL	C	DIVERSION WORK OF 400KV UNCHAHAHAR-FATEHPUR CIRCUIT-1 FOR NHAI ROAD CROSSING RAEBAREILY-ALLAHABAD	19/Mar/2025	08:00	28/Mar/2025	18:00		PLANNED	Conditionally Approved						Shutdown may plan with the OH work of Unchahar-Stage-II 210 MW which is under shutdown till 25th Feb 2025/ There will be no evacuating path except 500MVA ICT to 220KV Unchahar/Subject to Unchahar & UP consent
819	RQ210693	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-UNCHAHAHAR(NTB) (PUTL) CKT-2	PUTL	D	AMP WORK	12/Mar/2025	08:30	12/Mar/2025	18:00		PLANNED	Approved	12-Mar-25	08:30	12-Mar-25	18:00		
820	RQ210692	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-UNCHAHAHAR(NTB) (PUTL) CKT-1	PUTL	D	AMP WORK	10/Mar/2025	08:30	10/Mar/2025	18:00		PLANNED	Approved	10-Mar-25	08:30	10-Mar-25	18:00		
821	RQ209420	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA(UPC)-NAWADA(HV) (PG) CKT-1	POWER GRID,UP PTCL	C	* Routine testng will be done of 400 kv Nawada line during this shutdown period.	18/Mar/2025	10:00	18/Mar/2025	15:00		PLANNED	Approved	18-Mar-25	10:00	18-Mar-25	15:00		
822	RQ210800	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-BASTI(UP) (PG) CKT-2	POWER GRID,UP PTCL	D	AMP of Line Bay equipments at Gorakhpur	11/Mar/2025	09:00	11/Mar/2025	17:00		PLANNED	Approved	11-Mar-25	09:00	11-Mar-25	17:00		
823	RQ209449	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-GR.NOIDA(UPC) (PG) CKT-1	POWER GRID,UP PTCL	C	Routine testing will be done of 400 kv Dadri line duiring this shutdown period.	07/Mar/2025	10:00	07/Mar/2025	15:00		PLANNED	Approved	07-Mar-25	10:00	07-Mar-25	15:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC consent	
824	RQ209644	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-JEHTA_HARDOI ROAD (UP) (PG) CKT-2	POWER GRID,UP PTCL	C	* Shutdown of 400 kV Jehta-PGCIL Line 2 for BCU rectification work	05/Mar/2025	10:00	05/Mar/2025	17:00		PLANNED	Approved	05-Mar-25	10:00	05-Mar-25	17:00		
825	RQ209642	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO(UP)-JEHTA_HARDOI ROAD (UP) (PG) CKT-1	POWER GRID,UP PTCL	C	* Shutdown of 400 kV Jehta-Unnao Line 1 for BCU rectification work	04/Mar/2025	10:00	04/Mar/2025	17:00		PLANNED	Approved	04-Mar-25	10:00	04-Mar-25	17:00		
826	RQ210847	OCC_228	phtl_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KALA AMB(PKTL)-WANGTO_GIS(HP) (HPPTCL) CKT-1	PKATL,H PPTCL,J PL	D	For replacement of damaged insulators at Tower no. 47	18/Mar/2025	10:00	18/Mar/2025	16:00	For replacement of damaged insulators at Tower no.47	PLANNED	Approved	18-Mar-25	10:00	18-Mar-25	16:00		
827	RQ210561	OCC_228	slchp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KALA AMB(PKTL)-WANGTO_GIS(HP) (HPPTCL) CKT-1	PKATL,H PPTCL,J PL	D	Periodical testing	06/Mar/2025	09:00	06/Mar/2025	17:00		PLANNED	Approved	06-Mar-25	09:00	06-Mar-25	17:00		
828	RQ209694	OCC_228	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALWAR(ATIL)-HINDAUN(RS) (ATIL) CKT-1	ATSL	D	SD Defects Rectification & Hardware Correction & Tightening Work at Awar end and Halfyearly / Yearly Maintenance work at Alwar end	18/Mar/2025	08:00	20/Mar/2025	18:00		PLANNED	Approved	18-Mar-25	08:00	20-Mar-25	18:00		
829	RQ210722	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS(PG)-GHATAMPUR_TPS(UP) (GTL) CKT-2	GTL	D	AMP WORK	13/Mar/2025	09:00	13/Mar/2025	18:00		PLANNED	Approved	13-Mar-25	09:00	13-Mar-25	18:00		

830	RQ210721	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS(PG)-GHATAMPUR_TP S(UP) (GTL) CKT-1	GTL	D	AMP WORK	11/Mar/2025	10:00	11/Mar/2025	18:00		PLANNED	Approved	11-Mar-25	10:00	11-Mar-25	18:00	
831	RQ210560	OCC_228	slchcp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV WANGTO_GIS(HP)-SORANG(GREENKO) (GREENKO) CKT-1	HPPTCL, JPL,GREENKO	D	Periodical testing	10/Mar/2025	09:00	10/Mar/2025	17:00		PLANNED	Approved	10-Mar-25	09:00	10-Mar-25	17:00	
832	RQ210562	OCC_228	slchcp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KARCHAM WANGTOO(JSW)-WANGTO_GIS(HP) (HPPTCL) CKT-1	HPPTCL, JPL	D	Periodical testing	09/Mar/2025	09:00	09/Mar/2025	17:00		PLANNED	Approved	09-Mar-25	10:00	09-Mar-25	16:00	Shutdown may be allowed during non generating hours on daily basis (10:00-16:00Hrs)
833	RQ210563	OCC_228	slchcp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KARCHAM WANGTOO(JSW)-WANGTO_GIS(HP) (HPPTCL) CKT-2	HPPTCL, JPL	D	Periodical testing	04/Mar/2025	09:00	04/Mar/2025	17:00		PLANNED	Approved	04-Mar-25	10:00	04-Mar-25	16:00	Shutdown may be allowed during non generating hours on daily basis (10:00-16:00Hrs)
834	RQ209593	OCC_228	slcdjk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGLIHAR(JK)-KISHENPUR(PG) (PDD JK) CKT-1	PDD JK	D	Preventive maintainance	07/Mar/2025	08:00	10/Mar/2025	17:00	No Load will be curtailed. Load will be met from alternate circuit	PLANNED	Approved	07-Mar-25	08:00	10-Mar-25	17:00	
835	RQ209594	OCC_228	slcdjk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGLIHAR(JK)-KISHENPUR(PG) (PDD JK) CKT-2	PDD JK	D	Preventive maintainance	03/Mar/2025	08:00	06/Mar/2025	17:00	No Load will be curtailed. Load will be met from alternate circuit	PLANNED	Approved	03-Mar-25	08:00	06-Mar-25	17:00	
836	RQ210775	OCC_228	sekura_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MALERKOTLA(PG) (SEKURA) CKT-2	SEKURA	D	For attending shutdown type observation such as tightening/fixing of N&B for Jumper, Hardware Fittings & Accessories etc.	06/Mar/2025	09:30	06/Mar/2025	18:30		PLANNED	Approved	06-Mar-25	09:30	06-Mar-25	18:30	
837	RQ210774	OCC_228	sekura_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MALERKOTLA(PG) (SEKURA) CKT-1	SEKURA	D	For attending shutdown type observation such as tightening/fixing of N&B for Jumper, Hardware Fittings & Accessories etc.	05/Mar/2025	09:30	05/Mar/2025	18:30		PLANNED	Approved	05-Mar-25	09:30	05-Mar-25	18:30	
838	RQ210522	OCC_228	slcdcv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA-MUNDKA (DV) CKT-1	DTL	D	For Replacement of B Phase Bolted clamp at Bawana s/stn Gantry	05/Mar/2025	07:00	05/Mar/2025	10:00		PLANNED	Approved	05-Mar-25	15:00	05-Mar-25	23:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/Subject to Delhi consent/ from 15:00Hrs

839	RQ209468	OCC_228	slcjk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH(PG)-BAGLIHAR(JK) (JKSPDCL) CKT-1	POWER GRID,JK SPDCL	C	Implementation of the 400 KV Tie Breaker Scheme at BHEP-II Pot Head Yard.	01/Mar/2025	08:00	30/Mar/2025	17:00	This project involves excavation for gantry structure foundations and other associated systems, erection of GIS Bays, cable laying, and LCU installation through the BHEP-II cable tunnel. These activities are critical and require a continuous shutdown to ensure the safety and security of personnel and	PLANNED	Approved	01-Mar-25	08:00	30-Mar-25	17:00	Subject to real time grid condition & NRLDC FTC consent/ No generation constraint at Baglihar-II/ No other line shutdown at New wanpoh end/Utility must apply the shutdown to NRLDC in D-5 basis & approval may be given subject to real time study carried out by NRLDC based on grid condition.
840	RQ209464	OCC_228	slcjk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGLIHAR(JK)-KISHENPUR(PG) (JKSPDCL) CKT-3	POWER GRID,JK SPDCL	C	Implementation of the 400 KV Tie Breaker Scheme at BHEP-II Pot Head Yard.	01/Mar/2025	08:00	30/Mar/2025	17:00	This project involves excavation for gantry structure foundations and other associated systems, erection of GIS Bays, cable laying, and LCU installation through the BHEP-II cable tunnel. These activities are critical and require a continuous shutdown to ensure the safety and security of personnel and	PLANNED	Approved	01-Mar-25	08:00	30-Mar-25	17:00	Subject to real time grid condition & NRLDC FTC consent/ No generation constraint at Baglihar-II/ No other line shutdown at New wanpoh end/Utility must apply the shutdown to NRLDC in D-5 basis & approval may be given subject to real time study carried out by NRLDC based on grid condition.
841	RQ210625	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH (PG) (DTL) CKT-1	POWER GRID,DTL	D	For erection of 0/0 QD+25 tower erection of 400 KV M/C Maharanibagh Narela line at LILO point	01/Mar/2025	08:00	10/Mar/2025	18:00		PLANNED	Approved	01-Mar-25	08:00	10-Mar-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
842	RQ209195	OCC_228	apl_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1	POWER GRID,FBTL	D	Live Line Earth Wire Replacement with OPGW for CKT-1 - AR-MODE-OFF	01/Mar/2025	08:00	31/Mar/2025	18:00	AR-MODE-OFF	PLANNED	Approved	01-Mar-25	15:00	31-Mar-25	23:00	AR off May be given from 15:00Hrs

843	RQ209710	OCC_228	ntpcos_sd	BUS	400KV BUS 2 AT RIHAND(NT)	NTPC	D	Isolator 1089 replacement work 400KV stage-1 Rihand	31/Mar/2025	08:00	31/Mar/2025	18:00	PO is expiring soon. shutdown is for completion of work	PLANNED	Approved	31-Mar-25	08:00	31-Mar-25	18:00	All other elements must be connected with Other Bus
844	RQ210685	OCC_228	ntpcos_sd	BUS	400KV BUS 2 AT SINGRAULI(NT)	NTPC	C	GEN-04 ISOLATOR REPLACEMENT	27/Mar/2025	08:00	30/Mar/2025	18:00	BUS-02 ISOLATOR REPLACEMENT	PLANNED	Approved	27-Mar-25	08:00	30-Mar-25	18:00	All other elements must be connected with Other Bus/ NTPC confirmed that Unit 4 will remain in service with TBC
845	RQ209709	OCC_228	ntpcos_sd	BUS	400KV BUS 2 AT RIHAND(NT)	NTPC	D	Isolator 789 replacement work 400KV stage-1 Rihand	26/Mar/2025	08:00	26/Mar/2025	18:00	PO is expiring soon. shutdown is for completion of work	PLANNED	Approved	26-Mar-25	08:00	26-Mar-25	18:00	All other elements must be connected with Other Bus
846	RQ210684	OCC_228	ntpcos_sd	BUS	400KV BUS 1 AT SINGRAULI(NT)	NTPC	C	GEN-04 ISOLATOR REPLACEMENT	24/Mar/2025	08:00	26/Mar/2025	18:00	SHUTDOWN REQUIRED	PLANNED	Approved	24-Mar-25	08:00	26-Mar-25	18:00	All other elements must be connected with Other Bus/ NTPC confirmed that Unit 4 will remain in service with TBC
847	RQ209781	OCC_228	singrauli_sd	BUS	400KV BUS 2 AT SINGRAULI(NT)	NTPC	C	ICT2 ISOLATOR REPLACEMENT	06/Mar/2025	08:00	09/Mar/2025	18:00	SHUTDOWN REQUIRED	PLANNED	Approved	06-Mar-25	08:00	09-Mar-25	18:00	
848	RQ209780	OCC_228	singrauli_sd	BUS	400KV BUS 1 AT SINGRAULI(NT)	NTPC	C	ISOLATOR REPLACEMENT OF ICT-1	03/Mar/2025	08:00	05/Mar/2025	18:00	SHUTDOWN REQUIRED	PLANNED	Approved	03-Mar-25	08:00	05-Mar-25	18:00	All other elements must be connected with Other Bus
849	RQ210616	OCC_228	cpcc3_sd	BUS	400KV BUS 1 AT GORAKHPUR(PG)	POWER GRID	D	GIS Bay extension work erection work & HV Test at Gorakhpur.	30/Mar/2025	09:00	30/Mar/2025	18:00		PLANNED	Approved	30-Mar-25	09:00	30-Mar-25	18:00	
850	RQ210612	OCC_228	cpcc3_sd	BUS	400KV AGRA(PG)-BUS 2	POWER GRID	D	AMP work at bus 2B	26/Mar/2025	09:00	26/Mar/2025	17:30		PLANNED	Approved	26-Mar-25	09:00	26-Mar-25	17:30	
851	RQ210557	OCC_228	cpcc3_sd	BUS	400KV BUS 2 AT ALLAHABAD(PG)	POWER GRID	C	Bus Bar relay retrofitting	24/Mar/2025	09:00	30/Mar/2025	18:00		PLANNED	Approved	24-Mar-25	09:00	30-Mar-25	18:00	May be given /All other elements must be connected with other bus
852	RQ210607	OCC_228	cpcc3_sd	BUS	400KV AGRA(PG)-BUS 1	POWER GRID	D	AMP work at bus 1B	24/Mar/2025	09:00	24/Mar/2025	17:30		PLANNED	Approved	24-Mar-25	09:00	24-Mar-25	17:30	
853	RQ210621	OCC_228	cpcc3_sd	BUS	400KV BUS 1 AT GORAKHPUR(PG)	POWER GRID	D	GIS Bay extension work erection work at Gorakhpur.	18/Mar/2025	09:00	18/Mar/2025	20:00		PLANNED	Approved	18-Mar-25	09:00	18-Mar-25	20:00	
854	RQ210498	OCC_228	cpcc3_sd	BUS	400KV BUS 1 AT ALLAHABAD(PG)	POWER GRID	C	Bus bar relay retrofitting works	16/Mar/2025	09:00	23/Mar/2025	18:00		PLANNED	Approved	16-Mar-25	09:00	23-Mar-25	18:00	May be given /All other elements must be connected with other bus
855	RQ210950	OCC_228	cpcc1_sd	BUS	400KV BUS 1 AT AJMER(PG)	POWER GRID	D	For AMP work	07/Mar/2025	11:00	07/Mar/2025	18:00		PLANNED	Approved	07-Mar-25	11:00	07-Mar-25	18:00	
856	RQ210580	OCC_228	cpcc3_sd	BUS	400KV BUS 2 AT LUCKNOW_1(PG)	POWER GRID	D	AMP WORK	06/Mar/2025	10:00	06/Mar/2025	18:00		PLANNED	Approved	06-Mar-25	10:00	06-Mar-25	18:00	
857	RQ210820	OCC_228	cpcc3_sd	BUS	400KV AGRA(PG)-BUS 2	POWER GRID	D	AMP OF 400KV BUS-II	06/Mar/2025	09:00	06/Mar/2025	18:00		PLANNED	Approved	06-Mar-25	09:00	06-Mar-25	18:00	
858	RQ209917	OCC_228	cpcc2_sd	BUS	400KV BUS 2 AT ABDULLAPUR(PG)	POWER GRID	C	AMP Work of 400 KV WEST BUS 1B	06/Mar/2025	09:00	07/Mar/2025	18:00	kindly approve	PLANNED	Approved	06-Mar-25	09:00	07-Mar-25	18:00	
859	RQ210929	OCC_228	cpcc3_sd	BUS	400KV BUS 2 AT LUCKNOW_2(PG)	POWER GRID	D	AMP WORK	06/Mar/2025	08:00	06/Mar/2025	18:00		PLANNED	Approved	06-Mar-25	08:00	06-Mar-25	18:00	
860	RQ210374	OCC_228	cpcc3_sd	BUS	400KV BUS 2 AT SHAHJAHANPUR(PG)	POWER GRID	D	AMP WORK	05/Mar/2025	09:00	05/Mar/2025	18:00		PLANNED	Approved	05-Mar-25	09:00	05-Mar-25	18:00	
861	RQ210831	OCC_228	cpcc3_sd	BUS	400KV BUS 1 AT LUCKNOW_1(PG)	POWER GRID	D	AMP OF 400KV BUS-I	04/Mar/2025	09:00	04/Mar/2025	18:00		PLANNED	Approved	04-Mar-25	09:00	04-Mar-25	18:00	
862	RQ210378	OCC_228	cpcc3_sd	BUS	400KV BUS 1 AT SHAHJAHANPUR(PG)	POWER GRID	D	AMP WORK	04/Mar/2025	09:00	04/Mar/2025	18:00		PLANNED	Approved	04-Mar-25	09:00	04-Mar-25	18:00	
863	RQ210928	OCC_228	cpcc3_sd	BUS	400KV BUS 1 AT LUCKNOW_2(PG)	POWER GRID	D	AMP WORK	04/Mar/2025	08:00	04/Mar/2025	18:00		PLANNED	Approved	04-Mar-25	08:00	04-Mar-25	18:00	

864	RQ210381	OCC_228	cpcc3_sd	BUS	400 KV VINDHYACHAL-WEST(PG) - BUS 1	POWER GRID	C	AMP Work of 400 KV WEST BUS 1B	03/Mar/2025	09:00	06/Mar/2025	18:00		PLANNED	Approved	03-Mar-25	09:00	06-Mar-25	18:00	
865	RQ210576	OCC_228	cpcc3_sd	BUS	400KV BUS 1 AT LUCKNOW_1(PG)	POWER GRID	D	AMP WORK	03/Mar/2025	09:00	03/Mar/2025	18:00		PLANNED	Approved	03-Mar-25	09:00	03-Mar-25	18:00	
866	RQ210379	OCC_228	cpcc3_sd	BUS	400 KV VINDHYACHAL-NORTH(PG) - BUS 1	POWER GRID	C	AMP Work of 400 KV WEST BUS 1B	03/Mar/2025	09:00	06/Mar/2025	18:00		PLANNED	Approved	03-Mar-25	09:00	06-Mar-25	18:00	
867	RQ209916	OCC_228	cpcc2_sd	BUS	400KV BUS 1 AT ABDULLAPUR(PG)	POWER GRID	C	AMP Work of 400 KV WEST BUS 1B	03/Mar/2025	09:00	04/Mar/2025	18:00	kindly approve	PLANNED	Approved	03-Mar-25	09:00	04-Mar-25	18:00	
868	RQ210564	OCC_228	cpcc3_sd	BUS	400KV BUS 1 AT ALLAHABAD(PG)	POWER GRID	C	Bus bar relay retrofitting works	01/Mar/2025	09:00	07/Mar/2025	18:00		PLANNED	Rejected					Utility requested for 220kv Bus 1 shutdown/ May be rejected/ applied in Additional
869	RQ210977	OCC_228	cpcc1_sd	BUS	400KV BUS 2 AT HISSAR(PG)	POWER GRID	C	for retrofitment of isolators in ADD CAP BLOCK 19-24 at powergrid hisar	01/Mar/2025	08:00	08/Mar/2025	18:00	shutdown shall be availed multiple times	PLANNED	Rejected					
870	RQ210976	OCC_228	cpcc1_sd	BUS	400KV BUS 1 AT HISSAR(PG)	POWER GRID	C	for retrofitment of isolators in ADD CAP BLOCK 19-24 at powergrid hisar	01/Mar/2025	08:00	08/Mar/2025	18:00	shutdown shall be availed multiple times	PLANNED	Rejected					
871	RQ209482	OCC_228	stuup_sd	BUS	400KV BUS 1 AT PANKI(UP)	UPPTCL	C	* SHUTDOWN OF 400KV MAIN BUS-I FOR STRINGING OF 220KV JACK BUS TWIN MOOSE CONDUCTOR OF 315MVA ICT-II	29/Mar/2025	10:00	30/Mar/2025	17:00		PLANNED	Approved	29-Mar-25	10:00	30-Mar-25	17:00	May be given /All other elements must be connected with other bus
872	RQ209202	OCC_228	stuup_sd	BUS	400KV BUS 2 AT ALIGARH(UP)	UPPTCL	D	Testing & Maintenance of Bus	24/Mar/2025	08:00	24/Mar/2025	18:00	Bay no. 403, 406, 409,412,415, 418, 421, 424	PLANNED	Approved	24-Mar-25	08:00	24-Mar-25	18:00	
873	RQ209481	OCC_228	stuup_sd	BUS	400KV BUS 1 AT PANKI(UP)	UPPTCL	C	* SHUTDOWN OF 400KV MAIN BUS-I FOR STRINGING OF 220KV JACK BUS TWIN MOOSE CONDUCTOR OF 500MVA ICT-I	22/Mar/2025	10:00	23/Mar/2025	17:00		PLANNED	Approved	22-Mar-25	10:00	23-Mar-25	17:00	May be given /All other elements must be connected with other bus
874	RQ209521	OCC_228	stuup_sd	BUS	400KV BUS 1 AT ANPARA(UP)	UPPTCL	D	For maintenance of BUS isolator of ICT-II of A BUS	19/Mar/2025	09:00	20/Mar/2025	18:00		PLANNED	Approved	19-Mar-25	09:00	20-Mar-25	18:00	All other elements must be connected with Other Bus
875	RQ209943	OCC_228	stuup_sd	BUS	400KV BUS 3 AT MURADNAGAR_1 (UP)	UPPTCL	D	* shutdown of 400 kv TBC Bay CB-90 for CT ten delta testing	11/Mar/2025	10:00	11/Mar/2025	18:00		PLANNED	Approved	11-Mar-25	10:00	11-Mar-25	18:00	
876	RQ209201	OCC_228	stuup_sd	BUS	400KV BUS 1 AT ALIGARH(UP)	UPPTCL	D	Testing & Maintenance of Bus	10/Mar/2025	08:00	10/Mar/2025	18:00	Bay no. 401, 404, 407,410,413, 416, 419, 422	PLANNED	Approved	10-Mar-25	08:00	10-Mar-25	18:00	
877	RQ209639	OCC_228	stuup_sd	BUS	400KV BUS 1 AT BANDA(UP)	UPPTCL	D	* SHUT DOWN TAKEN FOR R PHASE BUS CVT OIL LEAKAGE ATTEND	09/Mar/2025	10:00	09/Mar/2025	14:00		PLANNED	Approved	09-Mar-25	10:00	09-Mar-25	14:00	
878	RQ209179	OCC_228	stuup_sd	BUS	400 KV RAMPUR_PRSTL (UP) - BUS 2	UPPTCL	C	SF6 GD Body Replacement	07/Mar/2025	09:00	14/Mar/2025	17:30		PLANNED	Approved	07-Mar-25	09:00	14-Mar-25	17:30	
879	RQ209474	OCC_228	stuup_sd	BUS	400KV BUS 2 AT MAU(UP)	UPPTCL	C	* Maintenance work Pantograph of main bus 2	06/Mar/2025	09:00	06/Mar/2025	17:00		PLANNED	Approved	06-Mar-25	09:00	06-Mar-25	17:00	

880	RQ209909	OCC_228	stuup_sd	BUS	400KV BUS 2 AT MUZAFFARNAGAR(UP)	UPPTCL	C	Replacement of CVTs & Maintenance of Pantograph Isolators	04/Mar/2025	10:00	06/Mar/2025	17:00		PLANNED	Approved	04-Mar-25	10:00	06-Mar-25	17:00	
881	RQ209623	OCC_228	stuup_sd	BUS	400KV BUS 1 AT UNNAO(UP)	UPPTCL	C	* For repairing and preventive maintenance of 400 KV Pantograph Isolator Y phase at 400 KV Unnao Bareilly II Bay. No supply a	01/Mar/2025	09:00	01/Mar/2025	17:00		PLANNED	Approved	01-Mar-25	09:00	01-Mar-25	17:00	
882	RQ209429	OCC_228	slcdcrs_sd	BUS	400KV BUS 2 AT AJMER(RS)	RRVPNL	D	Half Yearly maintenance work of associated equipments of 400 kV Main Bus	29/Mar/2025	08:00	29/Mar/2025	18:00		PLANNED	Approved	29-Mar-25	08:00	29-Mar-25	18:00	
883	RQ209448	OCC_228	slcdcrs_sd	BUS	400KV BUS 2 KANKANI(RS)	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	28/Mar/2025	08:00	28/Mar/2025	18:00		PLANNED	Approved	28-Mar-25	17:00	28-Mar-25	23:00	May be given from 17:00Hrs/All other elements must be connected with Other Bus
884	RQ209447	OCC_228	slcdcrs_sd	BUS	400KV BUS 1 KANKANI(RS)	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	26/Mar/2025	08:00	26/Mar/2025	18:00		PLANNED	Approved	26-Mar-25	17:00	26-Mar-25	23:00	May be given from 17:00Hrs/All other elements must be connected with Other Bus
885	RQ209433	OCC_228	slcdcrs_sd	BUS	400KV BUS 2 AT ANTA(RS)	RRVPNL	D	Quarterly & Half Yearly Maintenance work	19/Mar/2025	08:00	19/Mar/2025	18:00		PLANNED	Approved	19-Mar-25	15:00	19-Mar-25	23:00	All other elements must be connected with Other Bus/May be allowed from 15:00Hrs
886	RQ209451	OCC_228	slcdcrs_sd	BUS	400KV BUS 2 AT CHITTORGARH(RS)	RRVPNL	C	FOR MAINTAINCE WORK and Testing work	19/Mar/2025	08:00	20/Mar/2025	18:00		PLANNED	Approved	19-Mar-25	15:00	20-Mar-25	23:00	May be given from 15:00Hrs/All other elements must be connected with Other Bus
887	RQ209438	OCC_228	slcdcrs_sd	BUS	400KV BUS 2 AT BHILWARA(RS)	RRVPNL	D	Routine Maintenance of 400KV Main Bus	19/Mar/2025	08:00	19/Mar/2025	18:00		PLANNED	Approved	19-Mar-25	08:00	19-Mar-25	18:00	
888	RQ209739	OCC_228	slcdcrs_sd	BUS	400KV BUS 1 AT BHILWARA(RS)	RRVPNL	D	Quarterly Maintenance work	18/Mar/2025	08:00	18/Mar/2025	18:00		PLANNED	Approved	18-Mar-25	08:00	18-Mar-25	18:00	
889	RQ209444	OCC_228	slcdcrs_sd	BUS	400KV BUS 2 AT HEERAPURA(RS)	RRVPNL	D	Testing & Maintenance work	18/Mar/2025	08:00	18/Mar/2025	18:00		PLANNED	Approved	18-Mar-25	08:00	18-Mar-25	18:00	
890	RQ209432	OCC_228	slcdcrs_sd	BUS	400KV BUS 1 AT ANTA(RS)	RRVPNL	D	Quarterly & Half Yearly Maintenance work	18/Mar/2025	08:00	18/Mar/2025	18:00		PLANNED	Approved	18-Mar-25	15:00	18-Mar-25	23:00	All other elements must be connected with Other Bus/May be allowed from 15:00Hrs
891	RQ209443	OCC_228	slcdcrs_sd	BUS	400KV BUS 1 AT HEERAPURA(RS)	RRVPNL	D	Testing & Maintenance work	17/Mar/2025	08:00	17/Mar/2025	18:00		PLANNED	Approved	17-Mar-25	08:00	17-Mar-25	18:00	
892	RQ209450	OCC_228	slcdcrs_sd	BUS	400KV BUS 1 AT CHITTORGARH(RS)	RRVPNL	C	FOR MAINTAINCE WORK and Testing work	17/Mar/2025	08:00	18/Mar/2025	18:00		PLANNED	Approved	17-Mar-25	15:00	18-Mar-25	23:00	May be given from 15:00Hrs/All other elements must be connected with Other Bus
893	RQ209426	OCC_228	slcdcrs_sd	BUS	400KV BUS 1 AT JODHPUR(RS)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	17/Mar/2025	08:00	17/Mar/2025	18:00		PLANNED	Approved	17-Mar-25	17:00	17-Mar-25	23:00	May be given from 17:00Hrs/All other elements must be connected with Other Bus
894	RQ209446	OCC_228	slcdcrs_sd	BUS	400KV BUS 2 AT HINDAUN(RS)	RRVPNL	D	Halfyearly / Yearly Maintenance work	12/Mar/2025	08:00	12/Mar/2025	18:00		PLANNED	Approved	12-Mar-25	08:00	12-Mar-25	18:00	
895	RQ209430	OCC_228	slcdcrs_sd	BUS	400KV BUS 1 AT AKAL(RS)	RRVPNL	D	Quarterly maintenance	10/Mar/2025	08:00	11/Mar/2025	18:00		PLANNED	Approved	10-Mar-25	08:00	11-Mar-25	18:00	
896	RQ209445	OCC_228	slcdcrs_sd	BUS	400KV BUS 1 AT HINDAUN(RS)	RRVPNL	D	Halfyearly / Yearly Maintenance work	10/Mar/2025	08:00	10/Mar/2025	18:00		PLANNED	Approved	10-Mar-25	08:00	10-Mar-25	18:00	
897	RQ209427	OCC_228	slcdcrs_sd	BUS	400KV BUS 2 AT JODHPUR(RS)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	07/Mar/2025	08:00	07/Mar/2025	18:00		PLANNED	Approved	07-Mar-25	17:00	07-Mar-25	23:00	May be given from 17:00Hrs/All other elements must be connected with Other Bus
898	RQ209440	OCC_228	slcdcrs_sd	BUS	400KV BUS 2 AT BIKANER(RS)	RRVPNL	D	Routine Maintenance	07/Mar/2025	08:00	07/Mar/2025	18:00		PLANNED	Approved	07-Mar-25	17:00	07-Mar-25	23:00	May be given from 17:00Hrs

899	RQ209436	OCC_228	slcdcrs_sd	BUS	400KV BUS 2 AT BABAI(RS)	RRVPNL	D	Half Yearly maintenance and testing of equipments	06/Mar/2025	08:00	06/Mar/2025	18:00		PLANNED	Approved	06-Mar-25	08:00	06-Mar-25	18:00	
900	RQ209439	OCC_228	slcdcrs_sd	BUS	400KV BUS 1 AT BIKANER(RS)	RRVPNL	D	Routine Maintenance	06/Mar/2025	08:00	06/Mar/2025	18:00		PLANNED	Approved	06-Mar-25	17:00	06-Mar-25	23:00	May be given from 17:00Hrs
901	RQ209428	OCC_228	slcdcrs_sd	BUS	400KV BUS 1 AT AJMER(RS)	RRVPNL	D	Half Yearly maintenance work of associated equipments of 400 kV Main Bus	04/Mar/2025	08:00	04/Mar/2025	18:00		PLANNED	Approved	04-Mar-25	08:00	04-Mar-25	18:00	
902	RQ209431	OCC_228	slcdcrs_sd	BUS	400KV BUS 2 AT AKAL(RS)	RRVPNL	D	Quarterly maintenance	04/Mar/2025	08:00	05/Mar/2025	18:00		PLANNED	Approved	04-Mar-25	08:00	05-Mar-25	18:00	
903	RQ209815	OCC_228	cpcc2_sd	BUS	400KV BUS 2 AT AMRITSAR(PG)		D	For AMP work.	28/Mar/2025	10:00	28/Mar/2025	18:00	Kindly approve.	PLANNED	Approved	28-Mar-25	10:00	28-Mar-25	18:00	
904	RQ210389	OCC_228	cpcc1_sd	BUS	400 KV BIKANER(PG) - BUS 2		D	ICT-4, SS-104 Package at Bikaner SS	25/Mar/2025	16:00	27/Mar/2025	23:00		PLANNED	Approved	25-Mar-25	17:00	27-Mar-25	23:00	May be given from 17:00Hrs
905	RQ210394	OCC_228	cpcc1_sd	BUS	400KV BUS 2 AT DEHRADUN(PG)		D	For LBB relay testing	25/Mar/2025	09:00	25/Mar/2025	17:00		PLANNED	Approved	25-Mar-25	09:00	25-Mar-25	17:00	
906	RQ210470	OCC_228	cpcc1_sd	BUS	400 KV FATEHGARH_III(PG) - BUS 1		D	AMP works	24/Mar/2025	15:00	24/Mar/2025	23:00		PLANNED	Approved	24-Mar-25	17:00	24-Mar-25	23:00	May be given from 17:00Hrs
907	RQ209811	OCC_228	cpcc2_sd	BUS	400KV BUS 2 AT NALLAGARH(PG)		C	For 400KV Bus bur retrofitting and commissioning work	24/Mar/2025	09:00	31/Mar/2025	18:00	Kindly approve.	PLANNED	Approved	24-Mar-25	09:00	31-Mar-25	18:00	
908	RQ210393	OCC_228	cpcc1_sd	BUS	400KV BUS 1 AT DEHRADUN(PG)		D	For LBB relay testing	24/Mar/2025	09:00	24/Mar/2025	17:00		PLANNED	Approved	24-Mar-25	09:00	24-Mar-25	17:00	
909	RQ210469	OCC_228	cpcc1_sd	BUS	400 KV FATEHGARH_III(PG) - BUS 2		D	AMP works	23/Mar/2025	15:00	23/Mar/2025	23:00		PLANNED	Approved	23-Mar-25	17:00	23-Mar-25	23:00	May be given from 17:00Hrs//All other elements must be connected with Other Bus
910	RQ210388	OCC_228	cpcc1_sd	BUS	400 KV BIKANER(PG) - BUS 1		D	ICT-4, SS-104 Package at Bikaner SS	22/Mar/2025	16:00	24/Mar/2025	23:00		PLANNED	Approved	22-Mar-25	17:00	24-Mar-25	23:00	May be given from 17:00Hrs
911	RQ210402	OCC_228	cpcc1_sd	BUS	400KV BUS 4 AT BALLABHGARH(PG)		D	For taking Bus series Reactor out of service	22/Mar/2025	09:30	22/Mar/2025	10:30		PLANNED	Approved	22-Mar-25	09:30	22-Mar-25	10:30	
912	RQ210401	OCC_228	cpcc1_sd	BUS	400KV BUS 3 AT BALLABHGARH(PG)		D	For taking Bus series Reactor out of service	22/Mar/2025	08:00	22/Mar/2025	09:00		PLANNED	Approved	22-Mar-25	08:00	22-Mar-25	09:00	
913	RQ210464	OCC_228	cpcc1_sd	BUS	400 KV BIKANER_2 (PBDSL) - BUS 2		D	For Bay Extension works	19/Mar/2025	17:00	27/Mar/2025	23:00		PLANNED	Approved	19-Mar-25	17:00	27-Mar-25	23:00	May be given from 17:00Hrs
914	RQ209814	OCC_228	cpcc2_sd	BUS	400KV BUS 1 AT AMRITSAR(PG)		D	For AMP work.	19/Mar/2025	10:00	19/Mar/2025	18:00	Kindly approve.	PLANNED	Approved	19-Mar-25	10:00	19-Mar-25	18:00	
915	RQ210455	OCC_228	cpcc1_sd	BUS	400KV BUS 2 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (For Stability Test of 400 kV Bus-2)	15/Mar/2025	09:00	16/Mar/2025	20:00		PLANNED	Approved	15-Mar-25	09:00	16-Mar-25	20:00	
916	RQ210454	OCC_228	cpcc1_sd	BUS	400KV BUS 1 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (For Bus Bar Relay Stability Test of 400 kV Bus-1)	13/Mar/2025	09:00	14/Mar/2025	20:00		PLANNED	Approved	13-Mar-25	09:00	14-Mar-25	20:00	
917	RQ209330	OCC_228	cpcc2_sd	BUS	400KV BUS 2 AT JALANDHAR(PG)		D	AMP WORK	12/Mar/2025	09:00	12/Mar/2025	18:00	Kindly approve.	PLANNED	Approved	12-Mar-25	09:00	12-Mar-25	18:00	
918	RQ210463	OCC_228	cpcc1_sd	BUS	400 KV BIKANER_2 (PBDSL) - BUS 1		D	For Bay Extension works	10/Mar/2025	17:00	18/Mar/2025	23:00		PLANNED	Approved	10-Mar-25	17:00	18-Mar-25	23:00	May be given from 17:00Hrs
919	RQ210478	OCC_228	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 2		D	For scheme checking work	09/Mar/2025	09:00	10/Mar/2025	18:00		PLANNED	Rejected					Duplicate entry

920	RQ210450	OCC_228	cpcc1_sd	BUS	400KV BUS 2 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (Bus Stability Test)	08/Mar/2025	09:00	09/Mar/2025	20:00		PLANNED	Approved	08-Mar-25	09:00	09-Mar-25	20:00	
921	RQ210477	OCC_228	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 1		D	For scheme checking work	07/Mar/2025	09:00	08/Mar/2025	18:00		PLANNED	Rejected					Duplicate entry
922	RQ210449	OCC_228	cpcc1_sd	BUS	400KV BUS 1 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (Bus Stability Test)	06/Mar/2025	09:00	07/Mar/2025	20:00		PLANNED	Approved	06-Mar-25	09:00	07-Mar-25	20:00	
923	RQ210467	OCC_228	cpcc1_sd	BUS	400 KV BHIWANI(PG) - BUS 2		D	AMP of Busbar isolators, Tightening of jumpers, droppers, spacers & terminal connectors	05/Mar/2025	08:30	05/Mar/2025	18:00		PLANNED	Approved	05-Mar-25	08:30	05-Mar-25	18:00	
924	RQ209326	OCC_228	cpcc2_sd	BUS	400KV BUS 2 AT KISHENPUR(PG)		D	AMP WORK	03/Mar/2025	09:30	03/Mar/2025	17:00	Kindly approve.	PLANNED	Approved	03-Mar-25	09:30	03-Mar-25	17:00	
925	RQ209810	OCC_228	cpcc2_sd	BUS	400KV BUS 1 AT NALLAGARH(PG)		C	For 400KV Bus bur retrofitting and commissioning work	03/Mar/2025	09:00	10/Mar/2025	18:00	Kindly approve.	PLANNED	Approved	03-Mar-25	09:00	10-Mar-25	18:00	
926	RQ209807	OCC_228	cpcc2_sd	BUS	400KV BUS 3 AT MOGA(PG)		C	Attending SF6 Leakage in 400 kv GIS Bus-1	01/Mar/2025	08:00	31/Mar/2025	18:00	Kindly approve. GIS Bus-1 at Moga	PLANNED	Approved	01-Mar-25	08:00	31-Mar-25	18:00	Already under outage since 06.02.2025/Efforts to be made to further minimize the shutdown duration
927	RQ210466	OCC_228	cpcc1_sd	BUS	400KV BUS 2 AT HISSAR(PG)		C	for retrofitment of isolators in ADD CAP BLOCK 19-24 at powergrid hisar	20/Feb/2025	09:00	28/Feb/2025	20:00	shutdown shall be availed multiple times	PLANNED	Rejected					
928	RQ210465	OCC_228	cpcc1_sd	BUS	400KV BUS 1 AT HISSAR(PG)		C	for retrofitment of isolators in ADD CAP BLOCK 19-24 at powergrid hisar	20/Feb/2025	09:00	28/Feb/2025	20:00	shutdown shall be availed multiple times	PLANNED	Rejected					
929	RQ209477	OCC_228	stuup_sd	BUS	400KV BUS 2 AT GR.NOIDA(UPC)	UPPCL	C	Maintenance work will be done related 400 kv Main Bus 2 during this shutdown period.	23/Mar/2025	10:00	23/Mar/2025	15:00		PLANNED	Approved	23-Mar-25	10:00	23-Mar-25	15:00	
930	RQ209374	OCC_228	slcdps_sd	BUS	400KV BUS 2 AT NAKODAR(PSG)	PSPCL	D	Periodic Maintenance	19/Mar/2025	08:00	19/Mar/2025	18:00		PLANNED	Approved	19-Mar-25	08:00	19-Mar-25	18:00	
931	RQ209369	OCC_228	slcdps_sd	BUS	400KV BUS 1 AT NAKODAR(PSG)	PSPCL	D	Periodic Maintenance	03/Mar/2025	08:00	03/Mar/2025	18:00		PLANNED	Approved	03-Mar-25	08:00	03-Mar-25	18:00	
932	RQ209372	OCC_228	slcdps_sd	BUS	400KV BUS 2 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-2	18/Mar/2025	08:00	18/Mar/2025	18:00		PLANNED	Approved	18-Mar-25	08:00	18-Mar-25	18:00	
933	RQ209371	OCC_228	slcdps_sd	BUS	400KV BUS 1 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-1	04/Mar/2025	08:00	04/Mar/2025	18:00		PLANNED	Approved	04-Mar-25	08:00	04-Mar-25	18:00	
934	RQ209535	OCC_228	slcdck_sd	BUS	400KV BUS 2 AT RISHIKESH(UK)	PTCUL	C	400 kv D/C Rishkesh-Koteshwar bay construction work by M/s NRSSXXXVI Ltd	17/Mar/2025	08:00	20/Mar/2025	18:00		PLANNED	Approved	17-Mar-25	08:00	20-Mar-25	18:00	
935	RQ209534	OCC_228	slcdck_sd	BUS	400KV BUS 1 AT RISHIKESH(UK)	PTCUL	C	400 kv D/C Rishkesh-Koteshwar bay construction work by M/s NRSSXXXVI Ltd	07/Mar/2025	08:00	10/Mar/2025	18:00		PLANNED	Approved	07-Mar-25	08:00	10-Mar-25	18:00	
936	RQ209523	OCC_228	stuup_sd	BUS	400 KV FIROZABAD(PJFTL) - BUS 2	PJFTL	D	AMP works	16/Mar/2025	08:00	16/Mar/2025	18:00		PLANNED	Approved	16-Mar-25	08:00	16-Mar-25	18:00	
937	RQ209522	OCC_228	stuup_sd	BUS	400 KV FIROZABAD(PJFTL) - BUS 1	PJFTL	D	AMP works	15/Mar/2025	08:00	15/Mar/2025	18:00		PLANNED	Approved	15-Mar-25	08:00	15-Mar-25	18:00	

938	RQ210904	OCC_228	bbmb_sd	BUS	400KV BUS 2 AT BHIWANI(BB)	BBMB	D	Schedule Mtc. of Line	12/Mar/2025	08:00	12/Mar/2025	18:00		PLANNED	Approved	12-Mar-25	08:00	12-Mar-25	18:00	
939	RQ210896	OCC_228	bbmb_sd	BUS	400KV BUS 2 AT PANIPAT(BB)	BBMB	D	Yearly Mtc.	05/Mar/2025	08:00	05/Mar/2025	18:00		PLANNED	Approved	05-Mar-25	08:00	05-Mar-25	18:00	
940	RQ210371	OCC_228	slchp_sd	BUS	400 KV WANGTO_GIS(HP) - BUS 1	HPSEB	D	periodical testing	06/Mar/2025	12:00	06/Mar/2025	14:00		PLANNED	Approved	06-Mar-25	12:00	06-Mar-25	14:00	
941	RQ210507	OCC_228	slchp_sd	BUS	400 KV WANGTOO(GIS) - BUS 1	HPPTCL	D	Periodical testing	05/Mar/2025	12:00	05/Mar/2025	14:00		PLANNED	Approved	05-Mar-25	12:00	05-Mar-25	14:00	
942	RQ210370	OCC_228	slchp_sd	BUS	400 KV WANGTOO(GIS) - BUS 1	HPPTCL	D	Periodical testing	04/Mar/2025	12:00	04/Mar/2025	14:00		PLANNED	Approved	04-Mar-25	12:00	04-Mar-25	14:00	
943	RQ209442	OCC_228	slcrs_sd	BUS	400KV BUS 2 AT DEEDWANA(MTS)	MTSCL	D	Annual Preventive Maintenance Work	04/Mar/2025	08:00	04/Mar/2025	18:00		PLANNED	Approved	04-Mar-25	16:00	04-Mar-25	23:00	May be given from 16:00Hrs/All other elements must be connected with other bus
944	RQ209441	OCC_228	slcrs_sd	BUS	400KV BUS 1 AT DEEDWANA(MTS)	MTSCL	D	Annual Preventive Maintenance Work	03/Mar/2025	08:00	03/Mar/2025	18:00		PLANNED	Approved	03-Mar-25	16:00	03-Mar-25	23:00	May be given from 16:00Hrs/All other elements must be connected with other bus
945	RQ210535	OCC_228	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON AGRA-JAIPUR SOUTH (PG) CKT-2 @JAIPUR SOUTH(PG)	POWER GRID	D	AMP Work of 400 KV WEST BUS 1B	14/Mar/2025	08:00	14/Mar/2025	18:00		PLANNED	Approved	14-Mar-25	08:00	14-Mar-25	18:00	
946	RQ210534	OCC_228	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON AGRA-JAIPUR SOUTH (PG) CKT-1 @JAIPUR SOUTH(PG)	POWER GRID	D	AMP Work of 400 KV WEST BUS 1B	12/Mar/2025	08:00	12/Mar/2025	18:00		PLANNED	Approved	12-Mar-25	08:00	12-Mar-25	18:00	
947	RQ209921	OCC_228	cpcc2_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON CHAMBA-JALANDHAR (PG) CKT-2 @JALANDHAR(PG)	POWER GRID	D	AMP WORK	11/Mar/2025	09:00	11/Mar/2025	18:00	Kindly approve	PLANNED	Approved	11-Mar-25	09:00	11-Mar-25	18:00	
948	RQ209920	OCC_228	cpcc2_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON CHAMBA-JALANDHAR (PG) CKT-1 @JALANDHAR(PG)	POWER GRID	D	AMP WORK	08/Mar/2025	09:00	08/Mar/2025	18:00	Kindly approve	PLANNED	Approved	08-Mar-25	09:00	08-Mar-25	18:00	
949	RQ210551	OCC_228	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON BHINMAL-KANKROLI (PG) CKT-1 @KANKROLI(PG)	POWER GRID	C	For Bushing Replacement	03/Mar/2025	08:00	10/Mar/2025	18:00	Line Outage will be required for isolation and charging of reactor	PLANNED	Conditionally Approved					May be Club with line shutdown
950	RQ209375	OCC_228	stuup_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON REWA ROAD-PANKI (UP) CKT-1 @PANKI(UP)	UPPTCL	C	* SHUTDOWN OF 50MVAR REWA ROAD LINE REACTORFOR REPLACEMENT OF 50MVAR LINE REACTOR TO 63 MVAR LINE REACTOR	03/Mar/2025	10:00	31/Mar/2025	17:00		PLANNED	Approved	03-Mar-25	10:00	31-Mar-25	17:00	May be given subject to real time grid condition

951	RQ209666	OCC_228	slcdcrs_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400 KV KANKANI(RS)	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	31/Mar/2025	08:00	31/Mar/2025	18:00		PLANNED	Approved	31-Mar-25	08:00	31-Mar-25	18:00	
952	RQ209669	OCC_228	slcdcrs_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV JODHPUR(RS)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	20/Mar/2025	08:00	20/Mar/2025	18:00		PLANNED	Approved	20-Mar-25	08:00	20-Mar-25	18:00	
953	RQ209659	OCC_228	slcdcrs_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV BHILWARA(RS)	RRVPNL	D	Routine maintenance and testing of 400 KV 50MVAR BUS REACTOR BAY & ASSOCIATED BAY EQUIPMENTS to be carried out by M/s Kaycee Energy & Infra pvt. Ltd. Kota	17/Mar/2025	08:00	17/Mar/2025	18:00		PLANNED	Approved	17-Mar-25	08:00	17-Mar-25	18:00	
954	RQ209661	OCC_228	slcdcrs_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV AKALI(RS)	RRVPNL	D	Quarterly maintenance	15/Mar/2025	08:00	15/Mar/2025	18:00		PLANNED	Approved	15-Mar-25	08:00	15-Mar-25	18:00	
955	RQ209667	OCC_228	slcdcrs_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV AKALI(RS)	RRVPNL	D	Quarterly maintenance	11/Mar/2025	08:00	11/Mar/2025	18:00		PLANNED	Approved	11-Mar-25	08:00	11-Mar-25	18:00	
956	RQ209664	OCC_228	slcdcrs_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV HINDAUN(RS)	RRVPNL	D	Halfyearly / Yearly Maintenance work	11/Mar/2025	08:00	11/Mar/2025	18:00		PLANNED	Approved	11-Mar-25	08:00	11-Mar-25	18:00	
957	RQ209665	OCC_228	slcdcrs_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)	RRVPNL	D	Quarterly maintenance of reactor & bay equipments .	11/Mar/2025	08:00	11/Mar/2025	18:00		PLANNED	Approved	11-Mar-25	08:00	11-Mar-25	18:00	
958	RQ209660	OCC_228	slcdcrs_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV CHITTORGARH(RS)	RRVPNL	D	FOR MAINTAINCE WORK and Testing work	06/Mar/2025	08:00	06/Mar/2025	18:00		PLANNED	Approved	06-Mar-25	08:00	06-Mar-25	18:00	
959	RQ209663	OCC_228	slcdcrs_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400KV BIKANER(RS)	RRVPNL	D	Routine Maintenance	05/Mar/2025	08:00	05/Mar/2025	18:00		PLANNED	Approved	05-Mar-25	08:00	05-Mar-25	18:00	
960	RQ209662	OCC_228	slcdcrs_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV BIKANER(RS)	RRVPNL	D	Routine Maintenance	04/Mar/2025	08:00	04/Mar/2025	18:00		PLANNED	Approved	04-Mar-25	08:00	04-Mar-25	18:00	
961	RQ210592	OCC_228	cpcc1_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV BALLABHGARH(PG)	POWER GRID	D	for conducting all test after commissioning of 1 year	29/Mar/2025	08:00	29/Mar/2025	18:00		PLANNED	Approved	29-Mar-25	08:00	29-Mar-25	18:00	
962	RQ210609	OCC_228	cpcc1_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV MANDOLA(PG)	POWER GRID	D	For CSD re-commissioning work	28/Mar/2025	08:00	28/Mar/2025	18:00		PLANNED	Approved					Clubbed with 972
963	RQ210619	OCC_228	cpcc1_sd	BR/BSR/MSC/MSR	225 MVAR BUS SERIES REACTOR NO 1 AT 400 KV MANDOLA(PG)	POWER GRID	D	400kV 429 Main Bay Lbb/BUS BAR Relay retrofit and testing work	25/Mar/2025	08:00	25/Mar/2025	18:00		PLANNED	Approved	25-Mar-25		25-Mar-25		May be allowed subject to real time grid condition/ Shutdown duration must be max 3 hours/ Utility may apply the shutdown in D-5 basis to NRLDC for approval on real time grid condition

964	RQ210617	OCC_228	cpcc1_sd	BR/BSR/MSC/MSR	225 MVAR BUS SERIES REACTOR NO 1 AT 400 KV MANDOLA(PG)	POWER GRID	D	400kV 428 Main Bay Lbb/BUS BAR Relay retrofit and testing work	24/Mar/2025	08:00	24/Mar/2025	18:00		PLANNED	Approved	24-Mar-25		24-Mar-25		May be allowed subject to real time grid condition/ Shutdown duration must be max 3 hours/ Utility may apply the shutdown in D-5 basis to NRLDC for approval on real time grid condition
965	RQ210622	OCC_228	cpcc1_sd	BR/BSR/MSC/MSR	225 MVAR BUS SERIES REACTOR NO 1 AT 400 KV MANDOLA(PG)	POWER GRID	D	400kV 409 Main Bay Lbb/BUS BAR Relay retrofit and testing work	22/Mar/2025	08:00	22/Mar/2025	18:00		PLANNED	Approved	22-Mar-25		22-Mar-25		May be allowed subject to real time grid condition/ Shutdown duration must be max 3 hours/ Utility may apply the shutdown in D-5 basis to NRLDC for approval on real time grid condition
966	RQ210588	OCC_228	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400KV MANESAR(PG)	POWER GRID	D	backup impedance relay configuration modification and its testing	20/Mar/2025	10:00	20/Mar/2025	18:00		PLANNED	Approved	20-Mar-25	10:00	20-Mar-25	18:00	
967	RQ210558	OCC_228	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV KOTESWAR(TH)	POWER GRID	D	For implementation of updated mechanical protection settings and AMP	19/Mar/2025	08:00	20/Mar/2025	18:00		PLANNED	Approved	19-Mar-25	08:00	20-Mar-25	18:00	
968	RQ210615	OCC_228	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400 KV MANDOLA(PG)	POWER GRID	D	400kV 425 Main Bay Lbb/BUS BAR Relay retrofit and testing work	18/Mar/2025	08:00	18/Mar/2025	18:00		PLANNED	Approved	18-Mar-25		18-Mar-25		May be allowed subject to real time grid condition/ Shutdown duration must be max 3 hours/ Utility may apply the shutdown in D-5 basis to NRLDC for approval on real time grid condition
969	RQ210586	OCC_228	cpcc1_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 3 AT 400 KV BASSI(PG)	POWER GRID	D	400kV Busbar Retrofitment and testing work (Back Trip testing in Main Bay LBB).	17/Mar/2025	08:00	17/Mar/2025	18:00		PLANNED	Approved	17-Mar-25	08:00	17-Mar-25	18:00	
970	RQ210556	OCC_228	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV JIND(PG)	POWER GRID	D	For CSD Installation and commissioning work	17/Mar/2025	08:00	17/Mar/2025	18:00		PLANNED	Approved	17-Mar-25	08:00	17-Mar-25	18:00	
971	RQ210584	OCC_228	cpcc1_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV BASSI(PG)	POWER GRID	D	400kV Busbar Retrofitment and testing work (Back Trip testing in Main Bay LBB).	16/Mar/2025	08:00	16/Mar/2025	18:00		PLANNED	Approved	16-Mar-25	08:00	16-Mar-25	18:00	
972	RQ210620	OCC_228	cpcc1_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV MANDOLA(PG)	POWER GRID	D	400kV 418 Main Bay Lbb/BUS BAR Relay retrofit and testing work	15/Mar/2025	08:00	15/Mar/2025	18:00		PLANNED	Approved	15-Mar-25		15-Mar-25		May be allowed subject to real time grid condition/ Shutdown duration must be max 3 hours/ Utility may apply the shutdown in D-5 basis to NRLDC for approval on real time grid condition
973	RQ210572	OCC_228	cpcc1_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV BHIWADI(PG)	POWER GRID	D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays.	14/Mar/2025	08:00	14/Mar/2025	18:00		PLANNED	Approved	14-Mar-25	08:00	14-Mar-25	18:00	
974	RQ210682	OCC_228	cpcc3_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400KV ALLAHABAD(PG)	POWER GRID	D	Main and Tie bay LBB retrofitting works.	12/Mar/2025	09:00	12/Mar/2025	18:00		PLANNED	Approved	12-Mar-25	09:00	12-Mar-25	18:00	

975	RQ210565	OCC_228	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV BHADLA(PG)	POWER GRID	D	For CSD Installation and commissioning work	10/Mar/2025	10:00	10/Mar/2025	16:00		PLANNED	Approved	10-Mar-25	10:00	10-Mar-25	16:00	
976	RQ210681	OCC_228	cpcc3_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV ALLAHABAD(PG)	POWER GRID	D	Main and Tie bay LBB retrofitting works.	10/Mar/2025	09:00	10/Mar/2025	18:00		PLANNED	Approved	10-Mar-25	09:00	10-Mar-25	18:00	
977	RQ210613	OCC_228	cpcc1_sd	BR/BSR/MSC/MSR	225 MVAR BUS SERIES REACTOR NO 1 AT 400 KV MANDOLA(PG)	POWER GRID	D	For 408 Tie Bay LBB relay retrofit and testing work	07/Mar/2025	08:00	07/Mar/2025	18:00		PLANNED	Approved	07-Mar-25		07-Mar-25		May be allowed subject to real time grid condition/ Shutdown duration must be max 3 hours/ Utility may apply the shutdown in D-5 basis to NRLDC for approval on real time grid condition
978	RQ210587	OCC_228	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 4 AT 400KV BASSI(PG)	POWER GRID	D	400kV Busbar Retrofitment and testing work (Back Trip testing in Main Bay LBB).	07/Mar/2025	08:00	07/Mar/2025	18:00		PLANNED	Approved	07-Mar-25	08:00	07-Mar-25	18:00	
979	RQ210585	OCC_228	cpcc1_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 2 AT 400KV BASSI(PG)	POWER GRID	D	400kV Busbar Retrofitment and testing work (Back Trip testing in Main Bay LBB).	06/Mar/2025	08:00	06/Mar/2025	18:00		PLANNED	Approved	06-Mar-25	08:00	06-Mar-25	18:00	
980	RQ210610	OCC_228	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400 KV MANDOLA(PG)	POWER GRID	D	For 426 Tie Bay LBB relay retrofit and testing work	06/Mar/2025	08:00	06/Mar/2025	18:00		PLANNED	Approved	06-Mar-25		06-Mar-25		May be allowed subject to real time grid condition/ Shutdown duration must be max 3 hours/ Utility may apply the shutdown in D-5 basis to NRLDC for approval on real time grid condition
981	RQ210683	OCC_228	cpcc3_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV KANPUR(PG)	POWER GRID	C	Replacement of faulty MOG in BR	03/Mar/2025	08:00	04/Mar/2025	18:00		PLANNED	Approved	03-Mar-25	08:00	04-Mar-25	18:00	
982	RQ210618	OCC_228	cpcc1_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV MANDOLA(PG)	POWER GRID	D	For 417 Tie Bay LBB relay retrofit and testing work	03/Mar/2025	08:00	03/Mar/2025	18:00		PLANNED	Approved	03-Mar-25		03-Mar-25		May be allowed subject to real time grid condition/ Shutdown duration must be max 3 hours/ Utility may apply the shutdown in D-5 basis to NRLDC for approval on real time grid condition
983	RQ210608	OCC_228	cpcc1_sd	BR/BSR/MSC/MSR	225 MVAR BUS SERIES REACTOR NO 1 AT 400 KV MANDOLA(PG)	POWER GRID	C	Series Reactor modification at Mandola ss.	01/Mar/2025	08:00	31/Mar/2025	18:00		PLANNED	Approved					Powergrid to submit the comprehensive s/d plan day-wise with NRLDC and thereafter apply on d-5 basis. To be clubbed with jack bus s/d at Mandola.
984	RQ210597	OCC_228	cpcc1_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV KOTPUTLI(PG)	POWER GRID	C	For Construction Activities of SS-104 Package (Construction of Firewall)	01/Mar/2025	08:00	16/Mar/2025	18:00		PLANNED	Approved	01-Mar-25	08:00	16-Mar-25	18:00	
985	RQ210567	OCC_228	cpcc1_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV HISSAR(PG)	POWER GRID	C	FOR RETROFITMENT OF ISOALATOR AT HISAR END IN ADD CAP 19-24 BLOCK	01/Mar/2025	08:00	06/Mar/2025	18:00		PLANNED	Approved	01-Mar-25	08:00	06-Mar-25	18:00	Subject to real time grid condition
986	RQ210614	OCC_228	cpcc1_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV MANDOLA(PG)	POWER GRID	C	For 50 MVAR reactor replacement with 125 MVAR reactor under ADDCAP	01/Mar/2025	08:00	31/Mar/2025	18:00		PLANNED	Approved	01-Mar-25	08:00	31-Mar-25	18:00	Subject to real time grid condition

987	RQ209484	OCC_228	stuup_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV AGRA SOUTH(UP)	UPPTCL	D	* Routine annual testing and maintenance work	27/Mar/2025	10:00	28/Mar/2025	18:00		PLANNED	Approved	27-Mar-25	10:00	28-Mar-25	18:00	
988	RQ209205	OCC_228	stuup_sd	BR/BSR/MSC/MSR	63 MVAR BUS REACTOR NO 1 AT 400KV ALIGARH(UP)	UPPTCL	D	Testing & Maintenance of Reactor	25/Mar/2025	08:00	25/Mar/2025	18:00	Bay no. 424	PLANNED	Approved	25-Mar-25	08:00	25-Mar-25	18:00	
989	RQ209486	OCC_228	stuup_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV SULTANPUR(UP)	UPPTCL	C	* Routine Protection Testing and Preventive Maintenance of Reactor at 400KV S/S Sultanpur.	19/Mar/2025	10:00	19/Mar/2025	16:00		PLANNED	Approved	19-Mar-25	10:00	19-Mar-25	16:00	
990	RQ209489	OCC_228	stuup_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV FIROZABAD(PJFTL)	UPPTCL	D	AMP works	14/Mar/2025	08:00	14/Mar/2025	18:00		PLANNED	Approved	14-Mar-25	08:00	14-Mar-25	18:00	
991	RQ209492	OCC_228	stuup_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV HAPUR(UP)	UPPTCL	C	Annual Testing & Maintenance works	10/Mar/2025	10:00	10/Mar/2025	12:00		PLANNED	Approved	10-Mar-25	10:00	10-Mar-25	12:00	
992	RQ209487	OCC_228	stuup_sd	BR/BSR/MSC/MSR	63 MVAR BUS REACTOR NO 1 AT 400KV ORAI(UP)	UPPTCL	D	* routine testing and maintenance	10/Mar/2025	10:00	11/Mar/2025	18:00		PLANNED	Approved	10-Mar-25	10:00	11-Mar-25	18:00	
993	RQ209483	OCC_228	stuup_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV MATHURA(UP)	UPPTCL	D	for preventive testing work	06/Mar/2025	09:00	07/Mar/2025	19:00		PLANNED	Approved	06-Mar-25	09:00	07-Mar-25	19:00	
994	RQ209490	OCC_228	stuup_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV NEHTAUR(UP)	UPPTCL	C	Annual Testing & Maintenance works	04/Mar/2025	10:00	04/Mar/2025	11:30		PLANNED	Approved	04-Mar-25	10:00	04-Mar-25	11:30	
995	RQ209181	OCC_228	stuup_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV SAMBAL_PRSTL (UP)	UPPTCL	D	AMP WORK	04/Mar/2025	09:00	04/Mar/2025	17:30		PLANNED	Approved	04-Mar-25	09:00	04-Mar-25	17:30	
996	RQ209485	OCC_228	stuup_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV MAU(UP)	UPPTCL	C	Routine testing and maintenance work	03/Mar/2025	09:00	03/Mar/2025	17:00		PLANNED	Approved	03-Mar-25	09:00	03-Mar-25	17:00	
997	RQ209408	OCC_228	slcups_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV Jumpers, cleaning of bushes, BMK, CTR Panel and C&R Panels	24/Mar/2025	08:00	24/Mar/2025	18:00		PLANNED	Approved	24-Mar-25	08:00	24-Mar-25	18:00	
998	RQ210599	OCC_228	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400 KV FATEHGARH_III(PG)	PRTL	D	AMP Work of 400 KV WEST BUS 1B	22/Mar/2025	08:00	22/Mar/2025	18:00		PLANNED	Approved	22-Mar-25	08:00	22-Mar-25	18:00	
999	RQ210598	OCC_228	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_III(PG)	PRTL	D	AMP Work of 400 KV WEST BUS 1B	20/Mar/2025	08:00	20/Mar/2025	18:00		PLANNED	Approved	20-Mar-25	08:00	20-Mar-25	18:00	
1000	RQ209545	OCC_228	slcuk_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV RISHIKESH(UK)	PTCUL	C	400 kv D/C Rishkesh-Koteshwar bay construction work by M/s NRSSXXXVI Ltd	21/Mar/2025	08:00	24/Mar/2025	18:00		PLANNED	Approved	21-Mar-25	08:00	24-Mar-25	18:00	

1001	RQ209536	OCC_228	sldcuk_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV RISHIKESH(UK)	PTCUL	C	400 kV D/C Rishkesh-Koteshwar bay construction work by M/s NRSSXXXVI Ltd	03/Mar/2025	08:00	06/Mar/2025	18:00		PLANNED	Approved	03-Mar-25	08:00	06-Mar-25	18:00	
1002	RQ210605	OCC_228	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV KHETRI (PKTSL)	PKTSL	D	For scheme checking work	15/Mar/2025	08:00	15/Mar/2025	18:00		PLANNED	Approved	15-Mar-25	08:00	15-Mar-25	18:00	
1003	RQ211003	OCC_228	bbmb_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV PANIPAT(BB)	BBMB	D	Yearly Maintenance	04/Mar/2025	08:00	04/Mar/2025	18:00		PLANNED	Approved	04-Mar-25	08:00	04-Mar-25	18:00	
1004	RQ209712	OCC_228	ntpcos_sd	BAY	410 MAIN BAY - 400 KV SINGRAULI(NT)-RIHAND(NT) (PG) CKT-1 (NTPC)	NTPC	C	Isolator 1089 replacement work 400KV stage-1 Rihand	31/Mar/2025	08:00	05/Apr/2025	18:00	PO is expiring soon. shutdown is for completion of work	PLANNED	Approved	31-Mar-25	08:00	05-Apr-25	18:00	Element must remain in service with TBC
1005	RQ209711	OCC_228	ntpcos_sd	BAY	407 MAIN BAY - 400/11 KV 600 MVA GT 2 AT RIHAND(NT) (NTPC)	NTPC	C	Isolator 789 replacement work 400KV stage-1 Rihand	26/Mar/2025	08:00	31/Mar/2025	18:00	PO is expiring soon. shutdown is for completion of work	PLANNED	Approved	26-Mar-25	08:00	31-Mar-25	18:00	Unit 2 must remain in service with other bay
1006	RQ210686	OCC_228	ntpcos_sd	BAY	404 MAIN BAY - 400/11 KV 250 MVA GT 4 AT SINGRAULI(NT)	NTPC	C	BUS -01 AND BUS-02 ISOLATOR REPLACEMENT	24/Mar/2025	08:00	30/Mar/2025	18:00	BAY WILL BE SHIFTED TO TRANSFER BAY	PLANNED	Approved	24-Mar-25	08:00	30-Mar-25	18:00	Element must remain in service with TBC
1007	RQ209895	OCC_228	ntpcos_sd	BAY	408 TIE BAY - 400/11 KV 600 MVA GT 2 AT RIHAND(NT) (NTPC) AND FUTURE AT 400 KV RIHAND(NT) (NTPC)	NTPC	C	Isolator 989A replacement work 400KV stage-1 Rihand	20/Mar/2025	08:00	25/Mar/2025	18:00	PO is expiring soon. shutdown required for completion of work	PLANNED	Approved	20-Mar-25	08:00	25-Mar-25	18:00	Unit 2 must remain in service with other bay
1008	RQ209647	OCC_228	stuup_sd	BAY	403 BUS COUPLER BAY - 400KV BUS 1 AT BAREILLY(UP) AND 400KV BUS 2 AT BAREILLY(UP)	UPPTCL	C	* For routine testing and other preventive maintenance work. No supply affected.	30/Mar/2025	10:00	30/Mar/2025	17:00		PLANNED	Approved	30-Mar-25	10:00	30-Mar-25	17:00	
1009	RQ209182	OCC_228	stuup_sd	BAY	410 MAIN BAY - 400 KV SAMBHAL_PRSTL - RAMPUR_PRSTL (UP) CKT-2 (UPPTCL) AT 400 KV SAMBHAL_PRSTL (UP)	UPPTCL	C	CB Interrupter Replacement Work	19/Mar/2025	09:00	28/Mar/2025	17:30		PLANNED	Approved	19-Mar-25	09:00	28-Mar-25	17:30	
1010	RQ209532	OCC_228	stuup_sd	BAY	406 MAIN BAY - 400 KV FIROZABAD(PJFTL)-JAWAHARPUR_TPS(UP) (UP) CKT-2 (UPPTCL)	UPPTCL	D	AMP works	10/Mar/2025	08:00	10/Mar/2025	18:00		PLANNED	Approved	10-Mar-25	08:00	10-Mar-25	18:00	
1011	RQ209184	OCC_228	stuup_sd	BAY	406 MAIN BAY - 400KV SHAHJAHANPUR(PG)-ROSA(UPC) (PG) CKT-2 AT ROSA(UPC)	UPPTCL	D	Maintenance of Line equipment/ Bay Maintenance. Outage required on daily basis and line shall be charged daily 18:00 hrs	06/Mar/2025	08:00	07/Mar/2025	18:00		PLANNED	Approved	06-Mar-25	08:00	07-Mar-25	18:00	

1012	RQ209646	OCC_228	stuup_sd	BAY	401 BUS COUPLER BAY - 400KV BUS 1 AT LUCKNOW(UP) (UPPTCL) AND 400KV BUS 2 AT LUCKNOW(UP) AT 400 KV LUCKNOW(UP) (UPPTCL)	UPPTCL	C	Planned shutdown required for 400KV CB maintenance, CT Testing and other maintenance work.	05/Mar/2025	09:00	05/Mar/2025	18:00		PLANNED	Approved	05-Mar-25	09:00	05-Mar-25	18:00	
1013	RQ209183	OCC_228	stuup_sd	BAY	407 MAIN BAY - 400KV SHAHJAHANPUR(PG)-ROSA(UPC) (PG) CKT-1 AT ROSA(UPC)	UPPTCL	D	Maintenance of Line equipment/ Bay Maintenance. Outage required on daily basis and line shall be charged daily 18:00 hrs	04/Mar/2025	08:00	05/Mar/2025	18:00		PLANNED	Approved	04-Mar-25	08:00	05-Mar-25	18:00	
1014	RQ209530	OCC_228	stuup_sd	BAY	403 MAIN BAY - 400 KV FIROZABAD(PJFTL)-JAWAHARPUR_T PS(UP) (UP) CKT-1 (UPPTCL)	UPPTCL	D	AMP works	04/Mar/2025	08:00	04/Mar/2025	18:00		PLANNED	Approved	04-Mar-25	08:00	04-Mar-25	18:00	
1015	RQ209762	OCC_228	slcrs_sd	BAY	412T TIE BAY - 765/400 KV 1500 MVA ICT 3 AT PHAGI(RS) (RRVPNL) AND FUTURE AT 400 KV PHAGI(RS) (RRVPNL)	RRVPNL	D	Quarterly Maintenance work	30/Mar/2025	08:00	30/Mar/2025	18:00		PLANNED	Approved	30-Mar-25	08:00	30-Mar-25	18:00	
1016	RQ209763	OCC_228	slcrs_sd	BAY	412C MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT PHAGI(RS) (RRVPNL) AT 400 KV PHAGI(RS) (RRVPNL)	RRVPNL	D	Quarterly Maintenance work	27/Mar/2025	08:00	27/Mar/2025	18:00		PLANNED	Approved	27-Mar-25	08:00	27-Mar-25	18:00	
1017	RQ209765	OCC_228	slcrs_sd	BAY	40452T TIE BAY - 400KV BASSI(PG)-PHAGI(RS) (PG) CKT-2 AND FUTURE AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	24/Mar/2025	08:00	24/Mar/2025	18:00		PLANNED	Approved	24-Mar-25	15:00	24-Mar-25	23:00	Element must remain in service with other bay/ May be given from 15:00Hrs
1018	RQ209775	OCC_228	slcrs_sd	BAY	4452T TIE BAY - 50 MVAR BUS REACTOR NO 1 AT 400KV BHILWARA(RS) (RRVPNL) AND 400 KV AJMER-BHILWARA (RS) CKT-2 AT 400 KV BHILWARA(RS) (RRVPNL)	RRVPNL	D	Routine maintenance and testing	07/Mar/2025	08:00	07/Mar/2025	18:00		PLANNED	Approved	07-Mar-25	08:00	07-Mar-25	18:00	
1019	RQ209758	OCC_228	slcrs_sd	BAY	402-52T TIE BAY - 400 KV ANTA(RS)-KOTA(PG) (RS) CKT-1 (RRVPNL) AND 400 KV ANTA-CHHABRA (RS) CKT-1 AT 400 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly & Half Yearly Maintenance work	06/Mar/2025	08:00	06/Mar/2025	18:00		PLANNED	Approved	06-Mar-25	15:00	06-Mar-25	23:00	May be allowed from 15:00Hrs

1020	RQ209777	OCC_228	slcdcrs_sd	BAY	405 TIE BAY - 400KV BHILWARA(RS)-CHITTORGARH(RS) (UNDEF) CKT-1 AND 400/220KV 315 MVA ICT 2 AT BHILWARA(RS)	RRVPNL	D	Routine maintenance and testing	06/Mar/2025	08:00	06/Mar/2025	18:00		PLANNED	Approved	06-Mar-25	08:00	06-Mar-25	18:00	
1021	RQ209776	OCC_228	slcdcrs_sd	BAY	4152T TIE BAY - 400/220 KV 315 MVA ICT 1 AT BHILWARA(RS) AND 400 KV BHILWARA-CHITTORGARH (RS) CKT-2 AT 400 KV BHILWARA(RS)	RRVPNL	D	Routine maintenance and testing	05/Mar/2025	08:00	05/Mar/2025	18:00		PLANNED	Approved	05-Mar-25	08:00	05-Mar-25	18:00	
1022	RQ209774	OCC_228	slcdcrs_sd	BAY	408 TIE BAY - 400/220KV 315 MVA ICT 1 AT AJMER(RS) AND 400KV PHAGI-AJMER (RS) CKT-1	RRVPNL	D	Half Yearly maintenance work of associated equipments of Tie Bay (408) of 400 KV Ajmer-Phagi-I & 315MVA ICT-I to be carried out by M/s Kay Cee Energy Infra Ltd, Kota	05/Mar/2025	08:00	05/Mar/2025	18:00		PLANNED	Approved	05-Mar-25	15:00	05-Mar-25	23:00	Element must remain in service with other bay/ May be given from 15:00Hrs
1023	RQ209759	OCC_228	slcdcrs_sd	BAY	402-52C MAIN BAY - 400 KV ANTA(RS)-KOTA(PG) (RS) CKT-1 (RRVPNL)	RRVPNL	D	Quarterly & Half Yearly Maintenance work	05/Mar/2025	08:00	05/Mar/2025	18:00		PLANNED	Approved	05-Mar-25	15:00	05-Mar-25	23:00	May be allowed from 15:00Hrs
1024	RQ209764	OCC_228	slcdcrs_sd	BAY	401352T TIE BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV PHAGI(RS) AND FUTURE	RRVPNL	D	Quarterly Maintenance work	05/Mar/2025	08:00	05/Mar/2025	18:00		PLANNED	Approved	05-Mar-25	08:00	05-Mar-25	18:00	
1025	RQ209757	OCC_228	slcdcrs_sd	BAY	402-52D MAIN BAY - 400 KV ANTA-CHHABRA (RS) CKT-1 (RRVPNL)	RRVPNL	D	Quarterly & Half Yearly Maintenance work	04/Mar/2025	08:00	04/Mar/2025	18:00		PLANNED	Approved	04-Mar-25	15:00	04-Mar-25	23:00	May be allowed from 15:00Hrs
1026	RQ209761	OCC_228	slcdcrs_sd	BAY	411-52T TIE BAY - 765/400 KV 1500 MVA ICT 3 AT ANTA(RS) AND FUTURE AT 400 KV ANTA(RS)	RRVPNL	D	Quarterly & Half Yearly Maintenance work	03/Mar/2025	08:00	03/Mar/2025	18:00		PLANNED	Approved	03-Mar-25	08:00	03-Mar-25	18:00	
1027	RQ209760	OCC_228	slcdcrs_sd	BAY	411-52 D MAIN BAY - 400KV BUS 2 AT ANTA(RS) AND FUTURE AT 400 KV ANTA(RS)	RRVPNL	D	Quarterly & Half Yearly Maintenance work	03/Mar/2025	08:00	03/Mar/2025	18:00		PLANNED	Approved	03-Mar-25	15:00	03-Mar-25	23:00	May be allowed from 15:00Hrs
1028	RQ210821	OCC_228	cpcc3_sd	BAY	425 MAIN BAY - 400KV GORAKHPUR(PG)-MOTIHARI(BS) (UNDEF) CKT-1 AT GORAKHPUR(PG)	POWER GRID	C	Overhauling work of 400KV 425 Main Bay CB at Gorakhpur	24/Mar/2025	09:00	27/Mar/2025	18:00		PLANNED	Approved	24-Mar-25	09:00	27-Mar-25	18:00	

1029	RQ210676	OCC_228	cpcc1_sd	BAY	411 TIE BAY - 400KV NEEMRANA-MANESAR (PG) CKT-2 AND FUTURE AT NEEMRANA(PG)	POWER GRID	C	CB Overhauling	24/Mar/2025	08:00	26/Mar/2025	18:00		PLANNED	Approved	24-Mar-25	08:00	26-Mar-25	18:00	
1030	RQ209766	OCC_228	slcds_sd	BAY	410 MAIN BAY - 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-2 AT PHAGI(RS)	POWER GRID	D	Quarterly Maintenance work	21/Mar/2025	08:00	21/Mar/2025	18:00		PLANNED	Approved	21-Mar-25	15:00	21-Mar-25	23:00	Element must remain in service with other bay/ May be given from 15:00Hrs
1031	RQ209177	OCC_228	apl_sd	BAY	424 MAIN BAY - 400 KV MAHINDERGARH(APL)-BHIWANI(PG) (PG) CKT-3 (POWERGRID) AT 400 KV BHIWANI(PG)	POWER GRID	D	Annual Maintenance	20/Mar/2025	09:30	20/Mar/2025	18:30		PLANNED	Approved	20-Mar-25	09:30	20-Mar-25	18:30	
1032	RQ210675	OCC_228	cpcc1_sd	BAY	417 TIE BAY - 400KV BHIWADI-NEEMRANA (PG) CKT-2 AND 400/220KV 315 MVA ICT 2 AT NEEMRANA(PG)	POWER GRID	C	CB Overhauling	20/Mar/2025	08:00	22/Mar/2025	18:00		PLANNED	Approved	20-Mar-25	08:00	22-Mar-25	18:00	
1033	RQ210938	OCC_228	cpcc3_sd	BAY	10C08 MAIN BAY - 400KV BUS 2 AT BALIA(PG) (POWERGRID) AT 400 KV BALIA(PG)	POWER GRID	D	AMP WORK	19/Mar/2025	08:00	19/Mar/2025	18:00		PLANNED	Approved	19-Mar-25	08:00	19-Mar-25	18:00	
1034	RQ210937	OCC_228	cpcc3_sd	BAY	10C07 MAIN BAY - 400KV BUS 1 AT BALIA(PG) (POWERGRID) AT 400 KV BALIA(PG)	POWER GRID	D	AMP WORK	18/Mar/2025	08:00	18/Mar/2025	18:00		PLANNED	Approved	18-Mar-25	08:00	18-Mar-25	18:00	
1035	RQ209347	OCC_228	cpcc2_sd	BAY	419 MAIN BAY - 400KV NALLAGARH(PG)-PARBATI POOLING BANALA(PG) (UNDEF) CKT-1 AT NALLAGARH(PG)	POWER GRID	C	CB Overhauling work	17/Mar/2025	09:00	20/Mar/2025	18:00	kindly approve	PLANNED	Approved	17-Mar-25	09:00	20-Mar-25	18:00	
1036	RQ210655	OCC_228	cpcc1_sd	BAY	421 MAIN BAY - 400KV BUS 2 AT BALLABHGARH(P G) AND FUTURE	POWER GRID	C	For Bay isolator alignment & replacement of Burn contact	17/Mar/2025	08:00	21/Mar/2025	18:00		PLANNED	Approved	17-Mar-25	08:00	21-Mar-25	18:00	
1037	RQ210674	OCC_228	cpcc1_sd	BAY	420 TIE BAY - 400KV BHIWADI-NEEMRANA (PG) CKT-1 AND 400/220KV 500 MVA ICT 1 AT NEEMRANA(PG)	POWER GRID	C	CB Overhauling	17/Mar/2025	08:00	19/Mar/2025	18:00		PLANNED	Approved	17-Mar-25	08:00	19-Mar-25	18:00	

1038	RQ210936	OCC_228	cpcc3_sd	BAY	10C04B TIE BAY - 400 KV BALIA(PG)-FILTER BANK-Z1 (POWERGRID) AND FUTURE AT 400 KV BALIA(PG) (POWERGRID)	POWER GRID	D	AMP WORK	17/Mar/2025	08:00	17/Mar/2025	18:00		PLANNED	Approved	17-Mar-25	08:00	17-Mar-25	18:00	
1039	RQ210656	OCC_228	cpcc1_sd	BAY	433 MAIN BAY - 400KV KANPUR-BALLABHGARH (PG) CKT-1 AT BALLABHGARH(PG)	POWER GRID	C	For CB overhauling	14/Mar/2025	08:00	16/Mar/2025	18:00		PLANNED	Approved	14-Mar-25	08:00	16-Mar-25	18:00	
1040	RQ209914	OCC_228	cpcc2_sd	BAY	404 MAIN BAY - 400KV NEWWANPOH-WAGOORA (PG) CKT-2 AT WAGOORA(PG)	POWER GRID	C	CB Overhauling work	13/Mar/2025	09:00	20/Mar/2025	18:00	kindly approve	PLANNED	Approved	13-Mar-25	09:00	20-Mar-25	18:00	
1041	RQ210673	OCC_228	cpcc1_sd	BAY	427 TIE BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV KURUKSHETRA(PG) AND 400KV ABDULLAPUR-KURUKSHETRA (PG) CKT-2	POWER GRID	C	FOR CB INSPECTION AND RECTIFICATION WORKS	13/Mar/2025	08:00	18/Mar/2025	18:00		PLANNED	Approved	13-Mar-25	08:00	18-Mar-25	18:00	
1042	RQ210654	OCC_228	cpcc1_sd	BAY	432 TIE BAY - 400 KV KANPUR-BALLABHGARH (PG) CKT-1 AND FUTURE AT BALLABHGARH(PG)	POWER GRID	C	For CB overhauling	11/Mar/2025	08:00	13/Mar/2025	18:00		PLANNED	Approved	11-Mar-25	08:00	13-Mar-25	18:00	
1043	RQ210921	OCC_228	bbmb_sd	BAY	X8-CB MAIN BAY - 400 KV BHIWANI(PG)-BHIWANI(BB) (PG) (POWERGRID) AT 400 KV BHIWANI(BB)	POWER GRID	D	Schedule Mtc. of Line	10/Mar/2025	08:00	10/Mar/2025	18:00		PLANNED	Approved	10-Mar-25	08:00	10-Mar-25	18:00	
1044	RQ210823	OCC_228	cpcc3_sd	BAY	409 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT ALLAHABAD(PG) (POWERGRID)	POWER GRID	C	409 Main Bay CB retrofitting works	08/Mar/2025	09:00	16/Mar/2025	18:00		PLANNED	Approved	08-Mar-25	09:00	16-Mar-25	18:00	
1045	RQ210935	OCC_228	cpcc3_sd	BAY	10C02C MAIN BAY - 400 KV BALIA(PG)-FILTER BANK-Z3 (POWERGRID) AT 400 KV BALIA(PG)	POWER GRID	D	AMP WORK	08/Mar/2025	08:00	08/Mar/2025	18:00		PLANNED	Approved	08-Mar-25	08:00	08-Mar-25	18:00	

1046	RQ210653	OCC_228	cpcc1_sd	BAY	429 TIE BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV BALLABHGARH(PG) (POWERGRID) AND 400KV BUS 4 AT BALLABHGARH(PG) AT 400 KV BALLABHGARH(PG) (POWERGRID)	POWER GRID	C	For CB overhauling	08/Mar/2025	08:00	10/Mar/2025	18:00		PLANNED	Approved	08-Mar-25	08:00	10-Mar-25	18:00	
1047	RQ210920	OCC_228	bbmb_sd	BAY	X9-CB TIE BAY - 400 KV BHIWANI(PG)-BHIWANI(BB) (PG) CKT-1 AND FUTURE AT 400 KV BHIWANI(BB)	POWER GRID	D	Annual Mtc. of Sub-Station equipment	07/Mar/2025	08:00	07/Mar/2025	18:00		PLANNED	Approved	07-Mar-25	08:00	07-Mar-25	18:00	
1048	RQ210824	OCC_228	cpcc3_sd	BAY	413 MAIN BAY - 400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-2 (POWERGRID) AND 400KV BUS 1 AT BALIA(PG) AT 400 KV BALIA(PG) (POWERGRID)	POWER GRID	D	CB Retro fitment work	06/Mar/2025	09:00	06/Mar/2025	18:00		PLANNED	Approved	06-Mar-25	09:00	06-Mar-25	18:00	
1049	RQ210678	OCC_228	cpcc1_sd	BAY	407 MAIN BAY - 400KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1 AT KANKROLI(PG)	POWER GRID	C	CB Overhauling	06/Mar/2025	08:00	10/Mar/2025	18:00		PLANNED	Approved	06-Mar-25	15:00	10-Mar-25	23:00	Element must remain in service with other bay/ May be given from 15:00Hrs
1050	RQ210934	OCC_228	cpcc3_sd	BAY	10C04A MAIN BAY - 400 KV BALIA(PG)-FILTER BANK-Z1 (POWERGRID) AT 400 KV BALIA(PG)	POWER GRID	D	AMP WORK	06/Mar/2025	08:00	06/Mar/2025	18:00		PLANNED	Approved	06-Mar-25	08:00	06-Mar-25	18:00	
1051	RQ210933	OCC_228	cpcc3_sd	BAY	10C01C MAIN BAY - 400 KV BALIA(PG)-FILTER BANK-Z2 (POWERGRID) AT 400 KV BALIA(PG)	POWER GRID	D	AMP WORK	05/Mar/2025	08:00	05/Mar/2025	18:00		PLANNED	Approved	05-Mar-25	08:00	05-Mar-25	18:00	
1052	RQ210657	OCC_228	cpcc1_sd	BAY	428 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV BALLABHGARH(PG) AND 400KV BUS 3 AT BALLABHGARH(PG)	POWER GRID	C	For CB overhauling	05/Mar/2025	08:00	07/Mar/2025	18:00		PLANNED	Approved	05-Mar-25	08:00	07-Mar-25	18:00	

1053	RQ210635	OCC_228	ntpcos_sd	BAY	417 TIE BAY - 400/220 KV 315 MVA ICT 2 AT NALLAGARH(PG) (POWERGRID) AND 400 KV NALLAGARH(PG)-KOLDAM(NT) (PG) CKT-1 AT 400 KV NALLAGARH(PG) (POWERGRID)	POWER GRID	C	Ropar line main breaker (Bay-13) major OH works.	05/Mar/2025	08:00	15/May/2025	18:00		PLANNED	Rejected						Wrong item punched/element name Nallagarh belongs to PG
1054	RQ210837	OCC_228	cpcc3_sd	BAY	427 MAIN BAY - 400KV GORAKHPUR(PG)-MOTIHARI(BS) (UNDEF) CKT-2 AT GORAKHPUR(PG)	POWER GRID	C	Overhauling work of 400KV 427 Main Bay CB at Gorakhpur	04/Mar/2025	09:00	07/Apr/2025	18:00		PLANNED	Approved	04-Mar-25	09:00	07-Apr-25	18:00		
1055	RQ209346	OCC_228	cpcc2_sd	BAY	416 MAIN BAY - 400KV NALLAGARH(PG)-KOLDAM(NT) (PG) CKT-1 AT NALLAGARH(PG)	POWER GRID	C	CB Overhauling work	04/Mar/2025	09:00	07/Mar/2025	18:00	kindly approve	PLANNED	Approved	04-Mar-25	09:00	07-Mar-25	18:00		
1056	RQ210853	OCC_228	cpcc3_sd	BAY	407 MAIN BAY - 400 KV BALIA-PATNA (PG) CKT-2 AND 400KV BUS 1 AT BALIA(PG)	POWER GRID	C	CB retro fitment work at Ballia SS	04/Mar/2025	09:00	10/Mar/2025	18:00		PLANNED	Approved	04-Mar-25	09:00	10-Mar-25	18:00		
1057	RQ210932	OCC_228	cpcc3_sd	BAY	10C02B TIE BAY - 400 KV BALIA(PG)-FILTER BANK-Z3 (POWERGRID) AND FUTURE AT 400 KV BALIA(PG) (POWERGRID)	POWER GRID	D	AMP WORK	03/Mar/2025	08:00	03/Mar/2025	18:00		PLANNED	Approved	03-Mar-25	08:00	03-Mar-25	18:00		
1058	RQ210917	OCC_228	bbmb_sd	BAY	X4-CB MAIN BAY - 400 KV DADR(NT)-PANIPAT(BB) (PG) CKT-1 AT 400KV PANIPAT(BB)	POWER GRID	D	Yearly Mtc.	03/Mar/2025	08:00	03/Mar/2025	18:00		PLANNED	Approved	03-Mar-25	08:00	03-Mar-25	18:00		
1059	RQ209915	OCC_228	cpcc2_sd	BAY	405 MAIN BAY - 400KV NEWWANPOH-WAGOORA (PG) CKT-1 AT WAGOORA(PG)	POWER GRID	C	CB Overhauling work	02/Mar/2025	09:00	12/Mar/2025	18:00	kindly approve	PLANNED	Approved	02-Mar-25	09:00	12-Mar-25	18:00		
1060	RQ210838	OCC_228	cpcc3_sd	BAY	406 MAIN BAY - 400/220 KV 315 MVA ICT 2 AT ALLAHABAD(PG) (POWERGRID) AT 400 KV ALLAHABAD(PG)	POWER GRID	C	406 Main Bay CB retrofitting works.	01/Mar/2025	09:00	07/Mar/2025	18:00		PLANNED	Approved	01-Mar-25	09:00	07-Mar-25	18:00		
1061	RQ210672	OCC_228	cpcc1_sd	BAY	401 MAIN BAY - 400/220KV 500 MVA ICT 1 AT KURUKSHETRA(PG)	POWER GRID	C	FOR CB INSPECTION AND RECTIFICATION WORKS	01/Mar/2025	08:00	06/Mar/2025	18:00		PLANNED	Approved	01-Mar-25	08:00	06-Mar-25	18:00		

1062	RQ209345	OCC_228	cpcc2_sd	BAY	414 TIE BAY - 400 KV LUDHIANA-MALERKOTLA (PG) CKT-1 (POWERGRID) AND 400/220 KV 315 MVA ICT 3 AT LUDHIANA(PG) AT 400 KV LUDHIANA(PG) (POWERGRID)		C	For CB Overhauling Works.	24/Mar/2025	09:00	26/Mar/2025	18:00	Kindly approve.	PLANNED	Approved	24-Mar-25	09:00	26-Mar-25	18:00	
1063	RQ209344	OCC_228	cpcc2_sd	BAY	404 MAIN BAY - 400KV KOLDAM(NT)-LUDHIANA(PG) (PS) CKT-2 AT LUDHIANA(PG)		C	For CB Overhauling Works.	20/Mar/2025	09:00	22/Mar/2025	18:00	Kindly approve.	PLANNED	Approved	20-Mar-25	09:00	22-Mar-25	18:00	
1064	RQ209343	OCC_228	cpcc2_sd	BAY	401 MAIN BAY - 400KV KOLDAM(NT)-LUDHIANA(PG) (PS) CKT-1 AT LUDHIANA(PG)		C	For CB Overhauling Works.	17/Mar/2025	09:00	19/Mar/2025	18:00	Kindly approve.	PLANNED	Approved	17-Mar-25	09:00	19-Mar-25	18:00	
1065	RQ209562	OCC_228	slcdps_sd	BAY	405 TIE BAY - 400/220 KV 500 MVA ICT 2 AT RAJPURA(PS) (PSTCL) AND FUTURE AT 400 KV RAJPURA(PS) (PSTCL)	PSTCL	D	Annual Maintenance/Protection testing of ICT and its related equipments	21/Mar/2025	08:00	21/Mar/2025	18:00		PLANNED	Approved	21-Mar-25	08:00	21-Mar-25	18:00	
1066	RQ209561	OCC_228	slcdps_sd	BAY	404 MAIN BAY - 400KV BUS 1 AT RAJPURA(PS) (PSTCL) AND FUTURE AT 400 KV RAJPURA(PS) (PSTCL)	PSTCL	D	Annual Maintenance/Protection testing of ICT and its related equipments	21/Mar/2025	08:00	21/Mar/2025	18:00		PLANNED	Approved	21-Mar-25	08:00	21-Mar-25	18:00	
1067	RQ209509	OCC_228	slcdps_sd	BAY	406 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT RAJPURA(PS) (PSTCL) AT 400 KV RAJPURA(PS)	PSTCL	D	Annual Maintenance/Protection testing of ICT and its related equipments	20/Mar/2025	08:00	20/Mar/2025	18:00		PLANNED	Approved	20-Mar-25	08:00	20-Mar-25	18:00	
1068	RQ209508	OCC_228	slcdps_sd	BAY	404 MAIN BAY - 400KV NAKODAR(PGS)-MAKHU(PS) (PS) CKT-1 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of clamp and connectors of bay 404 and cleaning of CR panel and BMK of CT, CB related with associated bay	19/Mar/2025	08:00	19/Mar/2025	18:00		PLANNED	Approved	19-Mar-25	08:00	19-Mar-25	18:00	
1069	RQ210547	OCC_228	slcdps_sd	BAY	405 TIE BAY - 400/220 KV 500 MVA ICT 2 AT RAJPURA(PS) (PSTCL) AND FUTURE AT 400 KV RAJPURA(PS) (PSTCL)	PSTCL	D	Annual maintenance/Protection testing of ICT and its related equipments	18/Mar/2025	08:00	19/Mar/2025	18:00	Shutdown required of ICT, ICT bays (HV, LV & Tie)	PLANNED	Approved	18-Mar-25	08:00	19-Mar-25	18:00	

1070	RQ210550	OCC_228	slcpcs_sd	BAY	404 MAIN BAY - 400KV BUS 1 AT RAJPURA(PS) (PSTCL) AND FUTURE AT 400 KV RAJPURA(PS) (PSTCL)	PSTCL	D	Annual maintenance/ Protection testing of ICT and its related equipments	18/Mar/2025	08:00	19/Mar/2025	18:00	Shutdown required of ICT, ICT bays (HV, LV & Tie)	PLANNED	Approved	18-Mar-25	08:00	19-Mar-25	18:00	
1071	RQ209505	OCC_228	slcpcs_sd	BAY	411 TIE BAY - 400 KV BEHMAN JASSA SINGH (PS)- HMEL (PS) (PSTCL) CKT-1 (PSTCL) AND FUTURE AT 400 KV BEHMAN JASSA SINGH (PS) (PSTCL)	PSTCL	D	Periodical Testing by Protection Team	18/Mar/2025	08:00	18/Mar/2025	18:00		PLANNED	Approved	18-Mar-25	08:00	18-Mar-25	18:00	
1072	RQ209503	OCC_228	slcpcs_sd	BAY	410 MAIN BAY - 400 KV BEHMAN JASSA SINGH (PS)- HMEL (PS) (PSTCL) CKT-1 (PSTCL) AT 400 KV BEHMAN JASSA SINGH (PS) (PSTCL)	PSTCL	D	Periodical Testing by Protection Team	18/Mar/2025	08:00	18/Mar/2025	18:00		PLANNED	Approved	18-Mar-25	08:00	18-Mar-25	18:00	
1073	RQ210538	OCC_228	slcpcs_sd	BAY	405 TIE BAY - 400/220 KV 500 MVA ICT 2 AT RAJPURA(PS) (PSTCL) AND FUTURE AT 400 KV RAJPURA(PS) (PSTCL)	PSTCL	D	Annual maintenance/ Protection testing of ICT and its related equipments	17/Mar/2025	08:00	17/Mar/2025	18:00		PLANNED	Approved	17-Mar-25	08:00	17-Mar-25	18:00	
1074	RQ210541	OCC_228	slcpcs_sd	BAY	404 MAIN BAY - 400KV BUS 1 AT RAJPURA(PS) (PSTCL) AND FUTURE AT 400 KV RAJPURA(PS) (PSTCL)	PSTCL	D	Annual maintenance/ Protection testing of ICT and its related equipments	17/Mar/2025	08:00	17/Mar/2025	18:00	Shutdown required of ICT, ICT bays (HV, LV & Tie)	PLANNED	Approved	17-Mar-25	08:00	17-Mar-25	18:00	
1075	RQ209499	OCC_228	slcpcs_sd	BAY	407 MAIN BAY - 400 KV BEHMAN JASSA SINGH (PS)- HMEL (PS) (PSTCL) CKT-2 (PSTCL) AT 400 KV BEHMAN JASSA SINGH (PS) (PSTCL)	PSTCL	D	Periodical Testing by Protection Team	13/Mar/2025	08:00	13/Mar/2025	18:00		PLANNED	Approved	13-Mar-25	08:00	13-Mar-25	18:00	
1076	RQ209502	OCC_228	slcpcs_sd	BAY	408 TIE BAY - 400 KV BEHMAN JASSA SINGH (PS)- HMEL (PS) (PSTCL) CKT-2 (PSTCL) AND FUTURE AT 400 KV BEHMAN JASSA SINGH (PS) (PSTCL)	PSTCL	D	Periodical Testing by Protection Team	13/Mar/2025	08:00	13/Mar/2025	18:00		PLANNED	Approved	13-Mar-25	08:00	13-Mar-25	18:00	
1077	RQ209478	OCC_228	slcpcs_sd	BAY	414 TIE BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV MAKHU(PS) AND FUTURE	PSTCL	D	Nut bolt tightening of clamp and connectors of bay 414 and cleaning of CR panel and BMK of CT,CB related with associated bay	12/Mar/2025	08:00	12/Mar/2025	18:00		PLANNED	Approved	12-Mar-25	08:00	12-Mar-25	18:00	

1078	RQ210536	OCC_228	slcpcs_sd	BAY	411 TIE BAY - 400/220 KV 500 MVA ICT 4 AT RAJPURA(PSTCL) AND FUTURE AT 400 KV RAJPURA(PSTCL)	PSTCL	D	Annual Protection testing of ICT and its related equipments	12/Mar/2025	08:00	13/Mar/2025	18:00		PLANNED	Approved	12-Mar-25	08:00	13-Mar-25	18:00	
1079	RQ209467	OCC_228	slcpcs_sd	BAY	404 MAIN BAY - 400 KV BEHMAN JASSA SINGH (PS)- TALWANDI SABOO(PSG) (PSTCL) CKT-1 (PSTCL) AT 400 KV BEHMAN JASSA SINGH (PS)	PSTCL	D	Periodical Testing by Protection Team	11/Mar/2025	10:00	11/Mar/2025	17:00		PLANNED	Approved	11-Mar-25	10:00	11-Mar-25	17:00	
1080	RQ209471	OCC_228	slcpcs_sd	BAY	404 MAIN BAY - 400KV TALWANDI SABOO(PSG)- MUKTSAR(PSTCL) CKT-2 AT MUKTSAR(PSTCL)	PSTCL	D	For protection testing & record Breaker timing parameters	11/Mar/2025	09:00	11/Mar/2025	17:00		PLANNED	Approved	11-Mar-25	09:00	11-Mar-25	17:00	
1081	RQ209469	OCC_228	slcpcs_sd	BAY	403 MAIN BAY - 400KV MUKTSAR-MAKHU (PS) CKT-1 AT MUKTSAR(PSTCL)	PSTCL	D	For protection testing & record Breaker timing parameters	11/Mar/2025	08:00	11/Mar/2025	18:00		PLANNED	Approved	11-Mar-25	08:00	11-Mar-25	18:00	
1082	RQ210517	OCC_228	slcpcs_sd	BAY	408 TIE BAY - 400/220 KV 500 MVA ICT 3 AT RAJPURA(PSTCL) AND FUTURE	PSTCL	D	Annual Protection testing of ICT and its related equipments	10/Mar/2025	08:00	11/Mar/2025	18:00		PLANNED	Approved	10-Mar-25	08:00	11-Mar-25	18:00	
1083	RQ209465	OCC_228	slcpcs_sd	BAY	407 MAIN BAY - 400 KV TALWANDI SABOO(PSG)- DHURI(PSTCL) CKT-1 (PSTCL) AT 400 KV DHURI(PSTCL)	PSTCL	D	Protection Testing	06/Mar/2025	08:00	06/Mar/2025	18:00		PLANNED	Approved	06-Mar-25	08:00	06-Mar-25	18:00	
1084	RQ209459	OCC_228	slcpcs_sd	BAY	401 MAIN BAY - 400 KV BEHMAN JASSA SINGH (PS)- MOGA(PG) (PSTCL) CKT-1 (PSTCL) AT 400 KV BEHMAN JASSA SINGH (PS)	PSTCL	D	Periodical Testing by Protection Team	06/Mar/2025	08:00	06/Mar/2025	18:00		PLANNED	Approved	06-Mar-25	08:00	06-Mar-25	18:00	
1085	RQ209453	OCC_228	slcpcs_sd	BAY	402 TIE BAY - 400KV TALWANDI SABOO(PSG)- MUKTSAR(PSTCL) CKT-1 AND 400KV MUKTSAR-MAKHU (PS) CKT-1 AT MUKTSAR(PSTCL)	PSTCL	D	For protection testing & record Breaker timing parameters	04/Mar/2025	14:00	04/Mar/2025	17:00		PLANNED	Approved	04-Mar-25	14:00	04-Mar-25	17:00	

1086	RQ209456	OCC_228	slcpcs_sd	BAY	405 TIE BAY - 400KV TALWANDI SABOO(PSG)-MUKTSAR(P) (PS) CKT-2 AND 400KV MUKTSAR-MAKHU (PS) CKT-2 AT MUKTSAR(P)	PSTCL	D	For protection testing & record Breaker timing parameters	04/Mar/2025	14:00	04/Mar/2025	17:00		PLANNED	Approved	04-Mar-25	14:00	04-Mar-25	17:00	
1087	RQ209455	OCC_228	slcpcs_sd	BAY	406 MAIN BAY - 400KV MUKTSAR-MAKHU (PS) CKT-2 AT MUKTSAR(P)	PSTCL	D	For protection testing & record Breaker timing parameters	04/Mar/2025	09:00	04/Mar/2025	14:00		PLANNED	Approved	04-Mar-25	09:00	04-Mar-25	14:00	
1088	RQ209412	OCC_228	slcpcs_sd	BAY	401 MAIN BAY - 400KV TALWANDI SABOO(PSG)-MUKTSAR(P) (PS) CKT-1 AT MUKTSAR(P)	PSTCL	D	For protection testing & record Breaker timing parameters	04/Mar/2025	08:00	04/Mar/2025	18:00		PLANNED	Approved	04-Mar-25	08:00	04-Mar-25	18:00	
1089	RQ209411	OCC_228	slcpcs_sd	BAY	411 TIE BAY - 400 KV BEHMAN JASSA SINGH (PS)-HMEL (PS) (PSTCL) CKT-1 (PSTCL) AND FUTURE AT 400 KV BEHMAN JASSA SINGH (PS) (PSTCL)	PSTCL	D	Periodical Maintenance	04/Mar/2025	08:00	04/Mar/2025	18:00		PLANNED	Approved	04-Mar-25	08:00	04-Mar-25	18:00	
1090	RQ209528	OCC_228	slcduk_sd	BAY	TBCB TRANSFER BUS BAY - 400KV BUS 3 AT RISHIKESH(UK)	PTCUL	C	400 kv D/C Rishkesh-Koteshwar bay construction work by M/s NRSSXXXVI Ltd	21/Mar/2025	08:00	24/Mar/2025	18:00		PLANNED	Approved	21-Mar-25	08:00	24-Mar-25	18:00	
1091	RQ209526	OCC_228	slcduk_sd	BAY	TBCB TRANSFER BUS BAY - 400KV BUS 3 AT RISHIKESH(UK)	PTCUL	C	400 kv D/C Rishkesh-Koteshwar bay construction work by M/s NRSSXXXVI Ltd	03/Mar/2025	08:00	06/Mar/2025	18:00		PLANNED	Approved	03-Mar-25	08:00	06-Mar-25	18:00	
1092	RQ210922	OCC_228	bbmb_sd	BAY	407 MAIN BAY - 400KV DEHAR(BB)-RAJPURA(PS) (BB) CKT-1 AT DEHAR(BB)	BBMB	C	For replacement of Isolator No.425 controlling X-7 Breaker.	20/Mar/2025	08:00	29/Mar/2025	18:00		PLANNED	Approved	20-Mar-25	08:00	29-Mar-25	18:00	
1093	RQ209533	OCC_228	stuup_sd	BAY	409 MAIN BAY - 400 KV AGRA FATEHBAD(UP)-FIROZABAD(PJFTL) (UP) CKT-1 (PJFTL)	PJFTL	D	AMP works	11/Mar/2025	08:00	11/Mar/2025	18:00		PLANNED	Approved	11-Mar-25	08:00	11-Mar-25	18:00	
1094	RQ209531	OCC_228	stuup_sd	BAY	412 MAIN BAY - 400 KV AGRA SOUTH(UP)-FIROZABAD(PJFTL) (UP) CKT-1 (PJFTL)	PJFTL	D	AMP works	09/Mar/2025	08:00	09/Mar/2025	18:00		PLANNED	Approved	09-Mar-25	08:00	09-Mar-25	18:00	

1095	RQ209529	OCC_228	stuup_sd	BAY	404 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV FIROZABAD(PJFTL) (PJFTL)	PJFTL	D	AMP works	03/Mar/2025	08:00	03/Mar/2025	18:00		PLANNED	Approved	03-Mar-25	08:00	03-Mar-25	18:00	
1096	RQ209527	OCC_228	stuup_sd	BAY	402 TIE BAY - 400/220 KV 500 MVA ICT 1 AT FIROZABAD(PJFTL) (PJFTL) AND FUTURE AT 400 KV FIROZABAD(PJFTL) (PJFTL)	PJFTL	D	AMP works	02/Mar/2025	08:00	02/Mar/2025	18:00		PLANNED	Approved	02-Mar-25	08:00	02-Mar-25	18:00	
1097	RQ209525	OCC_228	stuup_sd	BAY	407 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT FIROZABAD(PJFTL) (PJFTL)	PJFTL	D	AMP works	01/Mar/2025	08:00	01/Mar/2025	18:00		PLANNED	Approved	01-Mar-25	08:00	01-Mar-25	18:00	
1098	RQ209772	OCC_228	slcdcs_sd	BAY	414 TIE BAY - 400KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1 AND FUTURE AT KAWAI SCTPS(APR)	APL	D	Annual maintenance and testing of Bay equipments	11/Mar/2025	08:00	11/Mar/2025	18:00		PLANNED	Approved	11-Mar-25	08:00	11-Mar-25	18:00	
1099	RQ209773	OCC_228	slcdcs_sd	BAY	413 MAIN BAY - 400KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1 AT KAWAI SCTPS(APR)	APL	D	Annual maintenance and testing of Bay equipments	08/Mar/2025	08:00	08/Mar/2025	18:00		PLANNED	Approved	08-Mar-25	08:00	08-Mar-25	18:00	
1100	RQ209771	OCC_228	slcdcs_sd	BAY	409 MAIN BAY - 63 MVAR BUS REACTOR NO 2 AT 400 KV KAWAI SCTPS(APR)	APRL	D	Annual maintenance and testing of Bay equipments	06/Mar/2025	08:00	06/Mar/2025	18:00		PLANNED	Approved	06-Mar-25	08:00	06-Mar-25	18:00	
1101	RQ209608	OCC_228	slcdcs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT AJMER(RS)	RRVPNL	D	Since the Tie bay has not been commissioned therefore 315 MVA, 400/220 KV Kanochar make ICT-III shall remain 'Off' during S/D Period of 400 KV Main Bus-II & load will be fed by 400 /220 KV ICT-I.	29/Mar/2025	08:00	29/Mar/2025	18:00		PLANNED	Approved	29-Mar-25	08:00	29-Mar-25	18:00	
1102	RQ209610	OCC_228	slcdcs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BIKANER(RS)	RRVPNL	D	Routine Maintenance	25/Mar/2025	08:00	25/Mar/2025	18:00		PLANNED	Approved	25-Mar-25	17:00	25-Mar-25	23:00	May be given from 17:00Hrs
1103	RQ209621	OCC_228	slcdcs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT HINDAUN(RS)	RRVPNL	D	Halfyearly / Yearly Maintenance work	25/Mar/2025	08:00	25/Mar/2025	18:00		PLANNED	Approved	25-Mar-25	08:00	25-Mar-25	18:00	
1104	RQ209616	OCC_228	slcdcs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANKANI(RS)	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	24/Mar/2025	08:00	24/Mar/2025	18:00		PLANNED	Approved	24-Mar-25	16:00	24-Mar-25	23:00	May be given from 16:00Hrs/ Othe ICT must be in service

1105	RQ209599	OCC_228	slcdcs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HINDAUN(RS)	RRVPNL	D	Halfyearly / Yearly Maintenance work	24/Mar/2025	08:00	24/Mar/2025	18:00		PLANNED	Approved	24-Mar-25	08:00	24-Mar-25	18:00	
1106	RQ209602	OCC_228	slcdcs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT RATANGARH(RS)	RRVPNL	D	Quarterly maintenance and attending oil leakage	24/Mar/2025	08:00	26/Mar/2025	18:00		PLANNED	Approved	24-Mar-25	08:00	26-Mar-25	18:00	May be given on daily basis/ Load to be managed by Rajasthan
1107	RQ209609	OCC_228	slcdcs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BIKANER(RS)	RRVPNL	D	Routine Maintenance	24/Mar/2025	08:00	24/Mar/2025	18:00		PLANNED	Approved	24-Mar-25	17:00	24-Mar-25	23:00	May be given from 17:00Hrs
1108	RQ209617	OCC_228	slcdcs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT KANKANI(RS)	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	21/Mar/2025	08:00	21/Mar/2025	18:00		PLANNED	Approved	21-Mar-25	16:00	21-Mar-25	23:00	May be given from 16:00Hrs/ Othe ICT must be in service
1109	RQ209612	OCC_228	slcdcs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT CHITTORGARH(RS)	RRVPNL	D	FOR MAINTAINCE WORK and Testing work	21/Mar/2025	08:00	21/Mar/2025	18:00		PLANNED	Approved	21-Mar-25	15:00	21-Mar-25	23:00	May be given from 15:00Hrs/ Othe ICT must be in service
1110	RQ209600	OCC_228	slcdcs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HINDAUN(RS)	RRVPNL	D	Halfyearly / Yearly Maintenance work	20/Mar/2025	08:00	20/Mar/2025	18:00		PLANNED	Approved	20-Mar-25	08:00	20-Mar-25	18:00	
1111	RQ209740	OCC_228	slcdcs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHILWARA(RS)	RRVPNL	D	Routine Maintenance and testing work	19/Mar/2025	08:00	19/Mar/2025	18:00		PLANNED	Approved	19-Mar-25	08:00	19-Mar-25	18:00	
1112	RQ209613	OCC_228	slcdcs_sd	TRANSFORMER	400/11 KV 80 MVA ST 1 AT KAWAI SCTPS(APR)	RRVPNL	D	Annual maintenance and testing of Bay equipments (Bay 405 & 406) and ST-1	18/Mar/2025	08:00	18/Mar/2025	18:00		PLANNED	Approved	18-Mar-25	08:00	18-Mar-25	18:00	
1113	RQ209607	OCC_228	slcdcs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT RATANGARH(RS)	RRVPNL	D	Quarterly maintenance and attending oil leakage & replacement of bushing..	18/Mar/2025	08:00	21/Mar/2025	18:00		PLANNED	Approved	18-Mar-25	08:00	21-Mar-25	18:00	May be given on daily basis/ Load to be managed by Rajasthan
1114	RQ209611	OCC_228	slcdcs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT JODHPUR(RS)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	18/Mar/2025	08:00	18/Mar/2025	18:00		PLANNED	Approved	18-Mar-25	16:00	18-Mar-25	23:00	May be given from 16:00Hrs/ Othe ICT must be in service
1115	RQ209603	OCC_228	slcdcs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT AKAL(RS)	RRVPNL	D	Quarterly maintenance	12/Mar/2025	15:00	13/Mar/2025	20:00		PLANNED	Approved	12-Mar-25	15:00	13-Mar-25	20:00	
1116	RQ209604	OCC_228	slcdcs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BHILWARA(RS)	RRVPNL	D	Routine Maintenance and testing work	12/Mar/2025	08:00	12/Mar/2025	18:00		PLANNED	Approved	12-Mar-25	08:00	12-Mar-25	18:00	
1117	RQ209606	OCC_228	slcdcs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JODHPUR(RS)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	12/Mar/2025	08:00	12/Mar/2025	18:00		PLANNED	Approved	12-Mar-25	16:00	12-Mar-25	23:00	May be given from 16:00Hrs/ Othe ICT must be in service
1118	RQ209618	OCC_228	slcdcs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT AKAL(RS)	RRVPNL	D	Quarterly maintenance	10/Mar/2025	15:00	11/Mar/2025	20:00		PLANNED	Approved	10-Mar-25	15:00	11-Mar-25	20:00	
1119	RQ209615	OCC_228	slcdcs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT HEERAPURA(RS)	RRVPNL	D	Testing & Maintenance work of 400 KV side bay Equipments	06/Mar/2025	08:00	06/Mar/2025	18:00		PLANNED	Approved	06-Mar-25	08:00	06-Mar-25	18:00	
1120	RQ209595	OCC_228	slcdcs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AJMER(RS)	RRVPNL	D	Half Yearly maintenance work of 400/220 kV, 315 MVA ICT-I & associated equipments	06/Mar/2025	08:00	06/Mar/2025	18:00		PLANNED	Approved	06-Mar-25	08:00	06-Mar-25	18:00	
1121	RQ209598	OCC_228	slcdcs_sd	TRANSFORMER	400/220 KV 250 MVA ICT 3 AT HEERAPURA(RS)	RRVPNL	D	Testing & Maintenance work of 400 KV side bay Equipments	05/Mar/2025	08:00	05/Mar/2025	18:00		PLANNED	Approved	05-Mar-25	08:00	05-Mar-25	18:00	

1122	RQ209601	OCC_228	slcdcs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT RATANGARH(RS)	RRVPNL	D	Quarterly maintenance and attending oil leakage & replacement of bushing. .	05/Mar/2025	08:00	08/Mar/2025	18:00		PLANNED	Approved	05-Mar-25	08:00	08-Mar-25	18:00	May be given on daily basis/ Load to be managed by Rajasthan
1123	RQ209605	OCC_228	slcdcs_sd	TRANSFORMER	400/220 KV 250 MVA ICT 2 AT HEERAPURA(RS)	RRVPNL	D	Testing & Maintenance work of 400 KV side bay Equipments	04/Mar/2025	08:00	04/Mar/2025	18:00		PLANNED	Approved	04-Mar-25	08:00	04-Mar-25	18:00	
1124	RQ209596	OCC_228	slcdcs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT CHITTORGARH(RS)	RRVPNL	D	FOR Oil Filtration work of ICT-I Main tank oil and MAINTAINCE WORK and Testing work	03/Mar/2025	08:00	07/Mar/2025	18:00		PLANNED	Approved	03-Mar-25	15:00	07-Mar-25	23:00	May be given on daily basis/ Othe ICT must be in service/ from 15:00Hrs
1125	RQ209614	OCC_228	slcdcs_sd	TRANSFORMER	400/220 KV 250 MVA ICT 1 AT HEERAPURA(RS)	RRVPNL	D	Testing & Maintenance work of 400 KV side bay Equipments	03/Mar/2025	08:00	03/Mar/2025	18:00		PLANNED	Approved	03-Mar-25	08:00	03-Mar-25	18:00	
1126	RQ209700	OCC_228	slcdcs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT HEERAPURA(RS)	RRVPNL	D	Complete painting work of Transformer	02/Mar/2025	08:00	02/Mar/2025	18:00		PLANNED	Approved	02-Mar-25	08:00	02-Mar-25	18:00	
1127	RQ209699	OCC_228	slcdcs_sd	TRANSFORMER	400/220 KV 250 MVA ICT 1 AT HEERAPURA(RS)	RRVPNL	D	Complete painting work of Transformer	01/Mar/2025	08:00	01/Mar/2025	18:00		PLANNED	Approved	01-Mar-25	08:00	01-Mar-25	18:00	
1128	RQ210817	OCC_228	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SOHAWAL(PG)	POWER GRID	D	Relay Testing and Protection Scheme Implementation	28/Mar/2025	09:00	28/Apr/2025	18:00		PLANNED	Approved	28-Mar-25	09:00	28-Apr-25	18:00	
1129	RQ210810	OCC_228	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT JAULIVI (PG)	POWER GRID	D	For application of insulation coating or insulation sleeve on 33kV naked jumpers installed in Air Insulated switchyard	25/Mar/2025	09:00	25/Mar/2025	18:00		PLANNED	Approved	25-Mar-25	09:00	25-Mar-25	18:00	
1130	RQ209274	OCC_228	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KANPUR(PG)	POWER GRID	C	* SHUTDOWN OF 315 MVA ICT-II FOR STRINGING OF 220KV JACK BUS TWIN MOOSE >X CONDUCTOR OF 315MVA ICT-II	24/Mar/2025	10:00	30/Mar/2025	17:00		PLANNED	Approved	24-Mar-25	10:00	30-Mar-25	17:00	
1131	RQ210815	OCC_228	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT LUCKNOW_1(PG)	POWER GRID	D	LBB RELAY (202 BAY) RETROFITTING WORK AT 400KV LUCKNOW	24/Mar/2025	09:00	24/Mar/2025	18:00		PLANNED	Approved	24-Mar-25	09:00	24-Mar-25	18:00	
1132	RQ210809	OCC_228	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JAULIVI (PG)	POWER GRID	D	For application of insulation coating or insulation sleeve on 33kV naked jumpers installed in Air Insulated switchyard	24/Mar/2025	09:00	24/Mar/2025	18:00		PLANNED	Approved	24-Mar-25	09:00	24-Mar-25	18:00	
1133	RQ210925	OCC_228	bbmb_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT PANIPAT(BB)	POWER GRID	D	Yearly Mtc.	24/Mar/2025	08:00	24/Mar/2025	18:00		PLANNED	Rejected					Consent denied by Powergrid/AMP work already done
1134	RQ210814	OCC_228	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT LUCKNOW_1(PG)	POWER GRID	D	LBB RELAY (201 BAY) RETROFITTING WORK AT 400KV LUCKNOW	21/Mar/2025	09:00	21/Mar/2025	18:00		PLANNED	Approved	21-Mar-25	09:00	21-Mar-25	18:00	
1135	RQ210919	OCC_228	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT PATIALA(PG)	POWER GRID	C	For ICT Inspection due to rising DGA and recommended by DGA Committee	17/Mar/2025	09:00	21/Mar/2025	18:00	kindly approve	PLANNED	Approved	17-Mar-25	09:00	21-Mar-25	18:00	

1136	RQ209918	OCC_228	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ABDULLAPUR(PG)	POWER GRID	D	AMP Work of 400 KV WEST BUS 1B	12/Mar/2025	09:00	12/Mar/2025	17:00	kindly approve	PLANNED	Approved	12-Mar-25	09:00	12-Mar-25	17:00	
1137	RQ210916	OCC_228	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PANCHKULA(PG)	POWER GRID	C	Overhauling of OLTC	11/Mar/2025	10:00	13/Mar/2025	18:00	kindly approve	PLANNED	Approved	11-Mar-25	10:00	13-Mar-25	18:00	
1138	RQ210915	OCC_228	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT PANCHKULA(PG)	POWER GRID	C	Overhauling of OLTC	04/Mar/2025	10:00	06/Mar/2025	18:00	kindly approve	PLANNED	Approved	04-Mar-25	10:00	06-Mar-25	18:00	
1139	RQ210816	OCC_228	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AGRA(PG)	POWER GRID	D	for implementation of selection logic for spare ICT and rotation of spare ICT, OSR modification work, application of sleeve on 33KV feeder.	04/Mar/2025	09:00	04/Mar/2025	17:30		PLANNED	Approved	04-Mar-25	09:00	04-Mar-25	17:30	
1140	RQ210813	OCC_228	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KANPUR(PG)	POWER GRID	D	AMP of ICT-2 IV side equipment, maintenance of "I" & "C" isolator	01/Mar/2025	09:00	01/Mar/2025	17:00		PLANNED	Approved	01-Mar-25	09:00	01-Mar-25	17:00	
1141	RQ209407	OCC_228	slcpcs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	28/Mar/2025	08:00	28/Mar/2025	18:00		PLANNED	Approved	28-Mar-25	08:00	28-Mar-25	18:00	
1142	RQ209406	OCC_228	slcpcs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	21/Mar/2025	08:00	21/Mar/2025	18:00		PLANNED	Approved	21-Mar-25	08:00	21-Mar-25	18:00	
1143	RQ210546	OCC_228	slcpcs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT RAJPURA(PS)	PSTCL	D	Annual maintenance/ Protection testing of ICT and its related equipments	18/Mar/2025	08:00	19/Mar/2025	18:00		PLANNED	Approved	18-Mar-25	08:00	19-Mar-25	18:00	
1144	RQ209403	OCC_228	slcpcs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes, BMK, CTR Panel and C&R Panels	17/Mar/2025	08:00	17/Mar/2025	18:00		PLANNED	Approved	17-Mar-25	08:00	17-Mar-25	18:00	
1145	RQ209402	OCC_228	slcpcs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT RAJPURA(PS)	PSTCL	D	Annual maintenance/ Protection testing of ICT and its related equipments	17/Mar/2025	08:00	17/Mar/2025	18:00		PLANNED	Approved	17-Mar-25	08:00	17-Mar-25	18:00	
1146	RQ210544	OCC_228	slcpcs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT RAJPURA(PS)	PSTCL	D	Annual maintenance/ Protection testing of ICT and its related equipments	17/Mar/2025	08:00	17/Mar/2025	18:00		PLANNED	Approved	17-Mar-25	08:00	17-Mar-25	18:00	
1147	RQ210542	OCC_228	slcpcs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT RAJPURA(PS)	PSTCL	D	Annual Protection testing of ICT and its related equipments	12/Mar/2025	08:00	13/Mar/2025	18:00		PLANNED	Approved	12-Mar-25	08:00	13-Mar-25	18:00	
1148	RQ209400	OCC_228	slcpcs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT RAJPURA(PS)	PSTCL	D	Annual Protection testing of ICT and its related equipments	12/Mar/2025	08:00	13/Mar/2025	18:00		PLANNED	Approved	12-Mar-25	08:00	13-Mar-25	18:00	

1149	RQ210545	OCC_228	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT NAKODAR(PSG)	PSTCL	D	Periodic Maintenance	12/Mar/2025	08:00	12/Mar/2025	18:00		PLANNED	Approved	12-Mar-25	08:00	12-Mar-25	18:00	
1150	RQ209395	OCC_228	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DHURI(PS)	PSTCL	D	IR value and OLTC sample	11/Mar/2025	08:00	11/Mar/2025	18:00		PLANNED	Approved	11-Mar-25	08:00	11-Mar-25	18:00	
1151	RQ209392	OCC_228	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	10/Mar/2025	08:00	10/Mar/2025	18:00		PLANNED	Approved	10-Mar-25	08:00	10-Mar-25	18:00	
1152	RQ210516	OCC_228	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT RAJPURA(PS)	PSTCL	D	Periodical Testing by Protection Team	10/Mar/2025	08:00	11/Mar/2025	18:00		PLANNED	Approved	10-Mar-25	08:00	11-Mar-25	18:00	
1153	RQ209391	OCC_228	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT RAJPURA(PS)	PSTCL	D	Annual Protection testing of ICT and its related equipments	10/Mar/2025	08:00	11/Mar/2025	18:00		PLANNED	Approved	10-Mar-25	08:00	11-Mar-25	18:00	
1154	RQ209390	OCC_228	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT DHURI(PS)	PSTCL	D	IR value and OLTC sample	07/Mar/2025	08:00	07/Mar/2025	18:00		PLANNED	Approved	07-Mar-25	08:00	07-Mar-25	18:00	
1155	RQ209389	OCC_228	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	07/Mar/2025	08:00	07/Mar/2025	18:00		PLANNED	Approved	07-Mar-25	08:00	07-Mar-25	18:00	
1156	RQ209387	OCC_228	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)	PSTCL	D	Maintenance of isolator 201 89L, 201 89C , tightening of clamps of CB-201 & CT -201 and IR value	05/Mar/2025	08:00	05/Mar/2025	18:00		PLANNED	Approved	05-Mar-25	08:00	05-Mar-25	18:00	
1157	RQ209386	OCC_228	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	03/Mar/2025	08:00	03/Mar/2025	18:00		PLANNED	Approved	03-Mar-25	08:00	03-Mar-25	18:00	
1158	RQ209217	OCC_228	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT SULTANPUR(UP)	UPPTCL	C	For Preventive Maintenance of ICT	27/Mar/2025	10:00	27/Mar/2025	17:00		PLANNED	Approved	27-Mar-25	10:00	27-Mar-25	17:00	
1159	RQ209265	OCC_228	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BANDA(UP)	UPPTCL	C	* SHUT DOWN TAKEN FOR CENTRIFUSING OF OIL and replacement of ICT oil flow >X pump . SUPPLY WILL CONTINUE FROM 315 MVA ICT II .	27/Mar/2025	10:00	29/Mar/2025	17:00		PLANNED	Approved	27-Mar-25	10:00	29-Mar-25	17:00	
1160	RQ209237	OCC_228	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SULTANPUR(UP)	UPPTCL	C	For Preventive Maintenance of ICT	26/Mar/2025	10:00	26/Mar/2025	17:00		PLANNED	Approved	26-Mar-25	10:00	26-Mar-25	17:00	
1161	RQ209506	OCC_228	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT INDIRAPURAM(UP)	UPPTCL	C	Annual Testing & Maintenance works	26/Mar/2025	09:00	26/Mar/2025	11:00		PLANNED	Approved	26-Mar-25	09:00	26-Mar-25	11:00	
1162	RQ209238	OCC_228	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SULTANPUR(UP)	UPPTCL	C	For Preventive Maintenance of ICT	25/Mar/2025	10:00	25/Mar/2025	17:00		PLANNED	Approved	25-Mar-25	10:00	25-Mar-25	17:00	

1163	RQ209507	OCC_228	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT INDIRAPURAM(UP)	UPPTCL	C	Annual Testing & Maintenance works	25/Mar/2025	09:00	25/Mar/2025	11:00		PLANNED	Approved	25-Mar-25	09:00	25-Mar-25	11:00	
1164	RQ209218	OCC_228	stuup_sd	TRANSFORMER	400/220 KV 200 MVA ICT 3 AT AGRA SOUTH(UP)	UPPTCL	D	* Routine annual testing and maintenance work	24/Mar/2025	10:00	26/Mar/2025	18:00		PLANNED	Approved	24-Mar-25	10:00	26-Mar-25	18:00	
1165	RQ209245	OCC_228	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAREILLY(UP)	UPPTCL	C	220 KV C.B. Overhauling and other Preventive Maintenance works. No >X supply affected, maintained through 315 MVA ICT II and	22/Mar/2025	10:00	24/Mar/2025	17:00		PLANNED	Approved	22-Mar-25	10:00	24-Mar-25	17:00	
1166	RQ209219	OCC_228	stuup_sd	TRANSFORMER	400/220 KV 200 MVA ICT 2 AT AGRA SOUTH(UP)	UPPTCL	D	* Routine annual testing and maintenance work	19/Mar/2025	10:00	21/Mar/2025	18:00		PLANNED	Approved	19-Mar-25	10:00	21-Mar-25	18:00	
1167	RQ209239	OCC_228	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 2 AT SULTANPUR(UP)	UPPTCL	C	For Preventive Maintenance of ICT	17/Mar/2025	10:00	17/Mar/2025	17:00		PLANNED	Approved	17-Mar-25	10:00	17-Mar-25	17:00	
1168	RQ209264	OCC_228	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BANDA(UP)	UPPTCL	C	* SHUT DOWN TAKEN FOR OIL LEAKAGE ATTEND OF MAIN TANK TO OLTCTANK CHAMBER >X AND CENTRIFUSING OF OIL SUPPLY WILL CONTINUE FRO	17/Mar/2025	10:00	24/Mar/2025	17:00		PLANNED	Approved	17-Mar-25	10:00	24-Mar-25	17:00	
1169	RQ209512	OCC_228	stuup_sd	TRANSFORMER	400/132 KV 100 MVA ICT 2 AT ANPARA(UP)	UPPTCL	C	For bay maintenance ,Attending oil leakage of Transformer, Maintenance of pantograph isolator	17/Mar/2025	09:00	20/Mar/2025	18:00		PLANNED	Approved	17-Mar-25	09:00	20-Mar-25	18:00	Other ICT must remain in service/Load to be managed by UP
1170	RQ209259	OCC_228	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAREILLY(UP)	UPPTCL	C	Attending oil seepage, Gasket replacement and centrifuging of T/F oil. >X Alongwith 400 KV C.B. Overhauling and other Preven	15/Mar/2025	10:00	21/Mar/2025	17:00		PLANNED	Approved	15-Mar-25	10:00	21-Mar-25	17:00	
1171	RQ209510	OCC_228	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FIROZABAD(PJFTL)	UPPTCL	D	AMP WORK	13/Mar/2025	08:00	13/Mar/2025	18:00		PLANNED	Approved	13-Mar-25	08:00	13-Mar-25	18:00	
1172	RQ209511	OCC_228	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FIROZABAD(PJFTL)	UPPTCL	D	AMP works	12/Mar/2025	08:00	12/Mar/2025	18:00		PLANNED	Approved	12-Mar-25	08:00	12-Mar-25	18:00	
1173	RQ209277	OCC_228	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT GR.NOIDA(UPC)	UPPTCL	C	Routine Testing will be done of 500 MVA ICT 6 during this shutdown period.	10/Mar/2025	10:00	10/Mar/2025	16:00		PLANNED	Approved	10-Mar-25	10:00	10-Mar-25	16:00	
1174	RQ209223	OCC_228	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 3 AT MAU(UP)	UPPTCL	C	Routine testing and maintenance work	08/Mar/2025	09:00	08/Mar/2025	17:00		PLANNED	Approved	08-Mar-25	09:00	08-Mar-25	17:00	
1175	RQ209498	OCC_228	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT HAPUR(UP)	UPPTCL	C	Annual Testing & Maintenance works	07/Mar/2025	10:00	07/Mar/2025	12:00		PLANNED	Approved	07-Mar-25	10:00	07-Mar-25	12:00	

1176	RQ209246	OCC_228	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BAREILLY(UP)	UPPTCL	C	400 KV C.B. Overhauling and other Preventive Maintenance works. No >X supply affected, maintained through 315 MVA ICT I and	07/Mar/2025	10:00	12/Mar/2025	17:00		PLANNED	Approved	07-Mar-25	10:00	12-Mar-25	17:00	
1177	RQ209266	OCC_228	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ORAI(UP)	UPPTCL	D	for routine testing and maintenance 22.01.2025 12:07:42 INDIA (11007502)	06/Mar/2025	10:00	07/Mar/2025	18:00		PLANNED	Approved	06-Mar-25	10:00	07-Mar-25	18:00	
1178	RQ209236	OCC_228	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT JEHTA_HARDOI ROAD (UP)	UPPTCL	C	Shutdown of 500 MVA ICT-2 For Discharge Aircell rectification work	06/Mar/2025	10:00	07/Mar/2025	17:00		PLANNED	Approved	06-Mar-25	10:00	07-Mar-25	17:00	
1179	RQ209276	OCC_228	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT MURADNAGAR_1 (UP)	UPPTCL	D	shutdown of 315 mva ict-3 for bushing and CT ten delta testing	06/Mar/2025	10:00	06/Mar/2025	18:00		PLANNED	Approved	06-Mar-25	10:00	06-Mar-25	18:00	
1180	RQ209908	OCC_228	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MUZAFFARNAGAR(UP)	UPPTCL	D	Routine Protection Testing and Maintenance work	06/Mar/2025	10:00	06/Mar/2025	17:00		PLANNED	Approved	06-Mar-25	10:00	06-Mar-25	17:00	
1181	RQ209224	OCC_228	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 2 AT MAU(UP)	UPPTCL	C	Routine testing and maintenance work	06/Mar/2025	09:00	06/Mar/2025	17:00		PLANNED	Approved	06-Mar-25	09:00	06-Mar-25	17:00	
1182	RQ209231	OCC_228	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MORADABAD(UP)	UPPTCL	C	* Planned Shutdown is required for General Maintenance in which tightening of all Clamps and connectors and other related work	06/Mar/2025	09:00	06/Mar/2025	18:00		PLANNED	Approved	06-Mar-25	09:00	06-Mar-25	18:00	
1183	RQ209208	OCC_228	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT ALIGARH(UP)	UPPTCL	D	Testing & Maintenance of ICT & bay.	06/Mar/2025	08:00	06/Mar/2025	18:00	Bay no. 408,409	PLANNED	Approved	06-Mar-25	08:00	06-Mar-25	18:00	
1184	RQ209907	OCC_228	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MUZAFFARNAGAR(UP)	UPPTCL	D	Routine Protection Testing and Maintenance work	05/Mar/2025	10:00	05/Mar/2025	17:00		PLANNED	Approved	05-Mar-25	10:00	05-Mar-25	17:00	
1185	RQ209230	OCC_228	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 3 AT MURADNAGAR_2 (UP)	UPPTCL	C	* 400/220 KV,240 MVA ICT-III plan shut down for preventive maintance and >X testing work	05/Mar/2025	09:00	05/Mar/2025	18:00		PLANNED	Approved	05-Mar-25	09:00	05-Mar-25	18:00	
1186	RQ209906	OCC_228	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MUZAFFARNAGAR(UP)	UPPTCL	D	Routine Protection Testing and Maintenance work	04/Mar/2025	10:00	04/Mar/2025	17:00		PLANNED	Approved	04-Mar-25	10:00	04-Mar-25	17:00	
1187	RQ209275	OCC_228	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MURADNAGAR_1 (UP)	UPPTCL	D	shutdown of 500 mva ict-2 for bushing and CT ten delta testing	04/Mar/2025	10:00	04/Mar/2025	18:00		PLANNED	Approved	04-Mar-25	10:00	04-Mar-25	18:00	
1188	RQ209225	OCC_228	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 1 AT MAU(UP)	UPPTCL	C	Routine testing and maintenance work	04/Mar/2025	09:00	04/Mar/2025	17:00		PLANNED	Approved	04-Mar-25	09:00	04-Mar-25	17:00	

1189	RQ209232	OCC_228	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MORADABAD(UP)	UPPTCL	D	* Planned Shutdown is required for General Maintenance in which tightening of all Clamps and connectors and other related work	04/Mar/2025	09:00	04/Mar/2025	18:00		PLANNED	Approved	04-Mar-25	09:00	04-Mar-25	18:00	
1190	RQ209229	OCC_228	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MURADNAGAR_2 (UP)	UPPTCL	C	400/220 KV ,315 MVA ICT-II plan shutdown for preventive maintnace and >X routine testing	04/Mar/2025	09:00	04/Mar/2025	18:00		PLANNED	Approved	04-Mar-25	09:00	04-Mar-25	18:00	
1191	RQ209278	OCC_228	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ORAI(UP)	UPPTCL	D	* for routine testing and maintenance 22.01.2025 12:07:16 INDIA (11007502)	03/Mar/2025	10:00	04/Mar/2025	18:00		PLANNED	Approved	03-Mar-25	10:00	04-Mar-25	18:00	
1192	RQ209261	OCC_228	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BAREILLY(UP)	UPPTCL	C	FOR TESTING OF NEWLY COMMISSIONED 220KV BUS BAR PROTECTION PANEL. SUPPLY >X OF ALL 220KV FEEDERS AFFECTED DURING	02/Mar/2025	10:00	02/Mar/2025	13:00		PLANNED	Approved	02-Mar-25	10:00	02-Mar-25	13:00	May be allowed subject to Uttarakhand consent for load management at Kashipur & Pantnagar/ Load to be managed by UP at Bareilly
1193	RQ209244	OCC_228	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAREILLY(UP)	UPPTCL	C	FOR TESTING OF NEWLY COMMISSIONED 220KV BUS BAR PROTECTION PANEL. SUPPLY >X OF ALL 220KV FEEDERS AFFECTED DURING THIS PERIOD.	02/Mar/2025	10:00	02/Mar/2025	13:00		PLANNED	Approved	02-Mar-25	10:00	02-Mar-25	13:00	May be allowed subject to Uttarakhand consent for load management at Kashipur & Pantnagar/ Load to be managed by UP at Bareilly
1194	RQ209260	OCC_228	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAREILLY(UP)	UPPTCL	C	FOR TESTING OF NEWLY COMMISSIONED 220KV BUS BAR PROTECTION PANEL. SUPPLY >X OF ALL 220KV FEEDERS AFFECTED DURING THIS PERIOD.	02/Mar/2025	10:00	02/Mar/2025	13:00		PLANNED	Approved	02-Mar-25	10:00	02-Mar-25	13:00	May be allowed subject to Uttarakhand consent for load management at Kashipur & Pantnagar/ Load to be managed by UP at Bareilly
1195	RQ210287	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BHIWADI(PG)		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays.	27/Mar/2025	08:00	27/Mar/2025	18:00		PLANNED	Approved	27-Mar-25	08:00	27-Mar-25	18:00	
1196	RQ209791	OCC_228	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MOGA(PG)		D	AMP Work	26/Mar/2025	10:00	26/Mar/2025	17:00	Kindly approve.	PLANNED	Approved	26-Mar-25	10:00	26-Mar-25	17:00	
1197	RQ210348	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MANDOLA(PG)		D	For AMP work	26/Mar/2025	08:00	26/Mar/2025	18:00	For AMP work	PLANNED	Approved					Clubbed with 1234

1198	RQ210286	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BHIWADI(PG)		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays and AMP works	26/Mar/2025	08:00	26/Mar/2025	18:00		PLANNED	Approved	26-Mar-25	08:00	26-Mar-25	18:00	
1199	RQ209790	OCC_228	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MOGA(PG)		D	AMP Work	25/Mar/2025	10:00	25/Mar/2025	17:00	Kindly approve.	PLANNED	Approved	25-Mar-25	10:00	25-Mar-25	17:00	
1200	RQ210285	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BHIWADI(PG)		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays and AMP works	25/Mar/2025	08:00	25/Mar/2025	18:00		PLANNED	Approved	25-Mar-25	08:00	25-Mar-25	18:00	
1201	RQ209792	OCC_228	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MOGA(PG)		D	AMP Work	24/Mar/2025	10:00	24/Mar/2025	17:00	Kindly approve.	PLANNED	Approved	24-Mar-25	10:00	24-Mar-25	17:00	
1202	RQ209805	OCC_228	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT AMRITSAR(PG)		D	AMP Work	21/Mar/2025	10:00	21/Mar/2025	17:00	Kindly approve.	PLANNED	Approved	21-Mar-25	10:00	21-Mar-25	17:00	
1203	RQ210280	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT HISSAR(PG)		D	220 KV Bus bar retrofitment	21/Mar/2025	08:00	22/Mar/2025	18:00		PLANNED	Approved	21-Mar-25	08:00	22-Mar-25	18:00	
1204	RQ210304	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BIKANER_2 (PBTSL)		D	For Bay Extension works	20/Mar/2025	17:00	27/Mar/2025	23:00		PLANNED	Approved	20-Mar-25	17:00	27-Mar-25	23:00	May be given from 17:00Hrs
1205	RQ209806	OCC_228	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AMRITSAR(PG)		D	AMP Work	20/Mar/2025	10:00	20/Mar/2025	17:00	Kindly approve.	PLANNED	Approved	20-Mar-25	10:00	20-Mar-25	17:00	
1206	RQ210343	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FATEHGARH_III(PG)		D	AMP works	19/Mar/2025	15:00	19/Mar/2025	23:00		PLANNED	Approved	19-Mar-25	17:00	19-Mar-25	23:00	May be given from 17:00Hrs
1207	RQ210279	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HISSAR(PG)		D	220 KV Bus bar retrofitment	19/Mar/2025	08:00	20/Mar/2025	18:00		PLANNED	Approved	19-Mar-25	08:00	20-Mar-25	18:00	
1208	RQ210342	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FATEHGARH_III(PG)		D	AMP works	18/Mar/2025	15:00	18/Mar/2025	23:00		PLANNED	Rejected					Duplicate entry
1209	RQ209803	OCC_228	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT WAGOORA(PG)		D	For putting ICT-1Y in service in place of Spare ICT-1/2.	18/Mar/2025	11:00	18/Mar/2025	12:00	Kindly approve.	PLANNED	Approved	18-Mar-25	11:00	18-Mar-25	12:00	
1210	RQ209804	OCC_228	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT AMRITSAR(PG)		D	AMP Work	18/Mar/2025	10:00	18/Mar/2025	17:00	Kindly approve.	PLANNED	Approved	18-Mar-25	10:00	18-Mar-25	17:00	
1211	RQ210294	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BASSI(PG)		D	400kV Busbar Retrofitment and testing work (Back Trip testing in Main Bay LBB).	18/Mar/2025	09:00	18/Mar/2025	18:00		PLANNED	Approved	18-Mar-25	09:00	18-Mar-25	18:00	
1212	RQ210303	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ROORKEE(PG)		D	relay retrofit	18/Mar/2025	09:00	18/Mar/2025	18:00		PLANNED	Approved	18-Mar-25	09:00	18-Mar-25	18:00	
1213	RQ210335	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BHIWANI(PG)		D	Relay Testing and AMP.	18/Mar/2025	09:00	18/Mar/2025	18:00		PLANNED	Approved	18-Mar-25	09:00	18-Mar-25	18:00	

1214	RQ210322	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT BHADLA_2 (PG)		D	AMP Work, Attending Punch Points	17/Mar/2025	18:00	18/Mar/2025	23:00		PLANNED	Approved	17-Mar-25	18:00	18-Mar-25	23:00	May be given
1215	RQ210341	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT FATEHGARH_III(PG)		D	AMP works	17/Mar/2025	15:00	17/Mar/2025	23:00		PLANNED	Approved	17-Mar-25	17:00	17-Mar-25	23:00	May be given from 17:00Hrs
1216	RQ209799	OCC_228	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SAMBA(PG)		D	AMP Work	17/Mar/2025	10:00	17/Mar/2025	17:00	Kindly approve.	PLANNED	Approved	17-Mar-25	10:00	17-Mar-25	17:00	
1217	RQ210327	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BHADLA(RS)		D	CSD realy installation & fine tuning of CSD	17/Mar/2025	09:30	17/Mar/2025	18:00		PLANNED	Approved	17-Mar-25	17:00	17-Mar-25	23:00	May be given from 17:00Hrs/subject to Rajasthan consent
1218	RQ210302	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ROORKEE(PG)		D	relay retrofit	17/Mar/2025	09:00	17/Mar/2025	18:00		PLANNED	Approved	17-Mar-25	09:00	17-Mar-25	18:00	
1219	RQ210278	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HISSAR(PG)		D	220 KV Bus bar retrofit	17/Mar/2025	08:00	18/Mar/2025	18:00		PLANNED	Approved	17-Mar-25	08:00	18-Mar-25	18:00	
1220	RQ210340	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT FATEHGARH_III(PG)		D	AMP works	16/Mar/2025	15:00	16/Mar/2025	23:00		PLANNED	Rejected					Duplicate entry
1221	RQ210334	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BHIWANI(PG)		D	Relay Testing and AMP.	16/Mar/2025	09:00	16/Mar/2025	18:00		PLANNED	Approved	16-Mar-25	09:00	16-Mar-25	18:00	
1222	RQ210321	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT BHADLA_2 (PG)		D	AMP Work, Attending Punch Points	15/Mar/2025	18:00	16/Mar/2025	23:00		PLANNED	Approved	15-Mar-25	18:00	16-Mar-25	23:00	May be given
1223	RQ210339	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT FATEHGARH_III(PG)		D	AMP works	14/Mar/2025	15:00	14/Mar/2025	23:00		PLANNED	Approved	14-Mar-25	17:00	14-Mar-25	23:00	May be given from 17:00Hrs
1224	RQ210328	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BHADLA(PG)		D	CSD realy installation & fine tuning of CSD	14/Mar/2025	09:30	14/Mar/2025	18:00		PLANNED	Approved	14-Mar-25	17:00	14-Mar-25	23:00	May be given from 17:00Hrs
1225	RQ210326	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA(RS)		D	CSD realy installation & fine tuning of CSD	14/Mar/2025	09:30	14/Mar/2025	18:00		PLANNED	Approved	14-Mar-25	17:00	14-Mar-25	23:00	May be given from 17:00Hrs/subject to Rajasthan consent
1226	RQ210273	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BAGHPAT(PG)		C	For SF6 gas leakage arrest work in 220 kv side LA of Y-phase and General AMP	14/Mar/2025	09:00	15/Mar/2025	18:00		PLANNED	Approved	14-Mar-25	09:00	15-Mar-25	18:00	
1227	RQ210352	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MANDOLA(PG)		D	400kv 415 Main Bay Lbb/BUS BAR Relay retrofit and testing work	14/Mar/2025	08:00	14/Mar/2025	18:00	400kv 415 Main Bay Lbb/BUS BAR Relay retrofit and testing work and during this work ICT-1 shutdown will be required/under add-cap	PLANNED	Approved	14-Mar-25		14-Mar-25		May be allowed subject to Delhi consent/Load to be managed by Delhi/ Shutdown duration must be max 3 hours/ Utility may apply the shutdown in D-5 basis to NRLDC for approval on real time grid condition
1228	RQ210268	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT JIND(PG)		D	FOR RTCC INTEGRATION WORK	14/Mar/2025	08:00	14/Mar/2025	18:00		PLANNED	Approved	14-Mar-25	08:00	14-Mar-25	18:00	
1229	RQ210320	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT BHADLA_2 (PG)		D	AMP Work, Attending Punch Points	13/Mar/2025	18:00	14/Mar/2025	23:00		PLANNED	Approved	13-Mar-25	18:00	14-Mar-25	23:00	May be given

1230	RQ210308	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BIKANER_2 (PBTSL)		D	For Bay Extension works	13/Mar/2025	17:00	20/Mar/2025	23:00		PLANNED	Approved	13-Mar-25	17:00	20-Mar-25	23:00	May be given from 17:00Hrs
1231	RQ210338	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT FATEHGARH_III(PG)		D	AMP works	13/Mar/2025	15:00	13/Mar/2025	23:00		PLANNED	Rejected					Duplicate entry
1232	RQ210329	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BHADLA(PG)		D	CSD realy installation & fine tuning of CSD	13/Mar/2025	09:30	13/Mar/2025	18:00		PLANNED	Approved	13-Mar-25	17:00	13-Mar-25	23:00	May be given from 17:00Hrs
1233	RQ210274	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BAGHPAT(PG)		D	General AMP of ICT and Relay Testing Work	13/Mar/2025	09:00	13/Mar/2025	18:00		PLANNED	Approved	13-Mar-25	09:00	13-Mar-25	18:00	
1234	RQ210351	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MANDOLA(PG)		D	400kV 412 Main Bay Lbb/BUS BAR Relay retrofit and testing work	13/Mar/2025	08:00	13/Mar/2025	18:00	400kV 412 Main Bay Lbb/BUS BAR Relay retrofit and testing work and during this work ICT-2 shutdown will be required/under add-cap	PLANNED	Approved	13-Mar-25		13-Mar-25		May be allowed subject to Delhi consent/Load to be managed by Delhi/ Shutdown duration must be max 3 hours/ Utility may apply the shutdown in D-5 basis to NRLDC for approval on real time grid condition
1235	RQ210309	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT BIKANER_2 (PBTSL)		D	For Bay Extension works	12/Mar/2025	17:00	19/Mar/2025	23:00		PLANNED	Approved	12-Mar-25	17:00	19-Mar-25	23:00	May be given from 17:00Hrs
1236	RQ210337	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FATEHGARH_III(PG)		D	AMP works	12/Mar/2025	15:00	12/Mar/2025	23:00		PLANNED	Approved	12-Mar-25	17:00	12-Mar-25	23:00	May be given from 17:00Hrs
1237	RQ210298	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BAHADURGARH(PG)		D	AMP WORK	12/Mar/2025	09:00	12/Mar/2025	18:00		PLANNED	Approved	12-Mar-25	09:00	12-Mar-25	18:00	
1238	RQ210267	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT JIND(PG)		D	FOR RTCC INTEGRATION WORK	12/Mar/2025	08:00	12/Mar/2025	18:00		PLANNED	Approved	12-Mar-25	08:00	12-Mar-25	18:00	
1239	RQ210284	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BHIWADI(PG)		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays.	12/Mar/2025	08:00	12/Mar/2025	13:00		PLANNED	Approved	12-Mar-25	08:00	12-Mar-25	13:00	
1240	RQ210319	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BHADLA_2 (PG)		D	AMP Work, Attending Punch Points	11/Mar/2025	18:00	12/Mar/2025	23:00		PLANNED	Approved	11-Mar-25	18:00	12-Mar-25	23:00	May be given
1241	RQ210305	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BIKANER_2 (PBTSL)		D	For Bay Extension works	11/Mar/2025	17:00	19/Mar/2025	23:00		PLANNED	Approved	11-Mar-25	17:00	19-Mar-25	23:00	May be given from 17:00Hrs
1242	RQ210336	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FATEHGARH_III(PG)		D	AMP works	11/Mar/2025	15:00	11/Mar/2025	23:00		PLANNED	Rejected					Duplicate entry

1243	RQ210283	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BHIWADI(PG)		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays.	11/Mar/2025	08:00	11/Mar/2025	13:00		PLANNED	Approved	11-Mar-25	08:00	11-Mar-25	13:00	
1244	RQ210307	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BIKANER_2 (PBTL)		D	For Bay Extension works	10/Mar/2025	17:00	17/Mar/2025	23:00		PLANNED	Approved	10-Mar-25	17:00	17-Mar-25	23:00	May be given from 17:00Hrs
1245	RQ210330	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT BHADLA(PG)		D	CSD realy installation & fine tuning of CSD	10/Mar/2025	09:30	10/Mar/2025	18:00		PLANNED	Approved	10-Mar-25	17:00	10-Mar-25	23:00	May be given from 17:00Hrs
1246	RQ210275	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BHINMAL(PG)		D	AMP WORK	10/Mar/2025	09:00	10/Mar/2025	18:00		PLANNED	Approved	10-Mar-25	09:00	10-Mar-25	18:00	
1247	RQ210266	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT JIND(PG)		D	FOR RTCC INTEGRATION WORK	10/Mar/2025	08:00	10/Mar/2025	18:00		PLANNED	Approved	10-Mar-25	08:00	10-Mar-25	18:00	
1248	RQ210318	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BHADLA_2 (PG)		D	AMP Work, Attending Punch Points	09/Mar/2025	18:00	10/Mar/2025	23:00		PLANNED	Approved	09-Mar-25	18:00	10-Mar-25	23:00	May be given
1249	RQ210293	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BASSI(PG)		D	400kV Busbar Retrofitment and testing work (Back Trip testing in Main Bay LBB).	09/Mar/2025	09:00	09/Mar/2025	18:00		PLANNED	Approved	09-Mar-25	09:00	09-Mar-25	18:00	
1250	RQ210350	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MANDOLA(PG)		D	400kV 413 Main Bay Lbb/BUS BAR Relay retrofit and testing work	09/Mar/2025	08:00	09/Mar/2025	18:00	400kV 413 Main Bay Lbb/BUS BAR Relay retrofit and testing work and during this work ICT-3 shutdown will be required/under add-cap	PLANNED	Approved	09-Mar-25		09-Mar-25		May be allowed subject to Delhi consent/Load to be managed by Delhi/ Shutdown duration must be max 3 hours/ Utility may apply the shutdown in D-5 basis to NRLDC for approval on real time grid condition
1251	RQ210292	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BASSI(PG)		D	400kV Busbar Retrofitment and testing work (Back Trip testing in Main Bay LBB).	08/Mar/2025	09:00	08/Mar/2025	18:00		PLANNED	Approved	08-Mar-25	09:00	08-Mar-25	18:00	
1252	RQ210349	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MANDOLA(PG)		D	400kV 410 Main Bay Lbb/BUS BAR Relay retrofit and testing work	08/Mar/2025	08:00	08/Mar/2025	18:00	400kV 410 Main Bay Lbb/BUS BAR Relay retrofit and testing work and during this work ICT-4 shutdown will be required/under add-cap	PLANNED	Approved	08-Mar-25		08-Mar-25		May be allowed subject to Delhi consent/Load to be managed by Delhi/ Shutdown duration must be max 3 hours/ Utility may apply the shutdown in D-5 basis to NRLDC for approval on real time grid condition
1253	RQ210317	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BHADLA_2 (PG)		D	AMP Work, Attending Punch Points	07/Mar/2025	18:00	08/Mar/2025	23:00		PLANNED	Approved	07-Mar-25	18:00	08-Mar-25	23:00	May be given
1254	RQ209802	OCC_228	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT WAGOORA(PG)		D	AMP Work	07/Mar/2025	10:00	07/Mar/2025	17:00	Kindly approve.	PLANNED	Approved	07-Mar-25	10:00	07-Mar-25	17:00	

1255	RQ209798	OCC_228	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT KISHENPUR(PG)		D	AMP Work	07/Mar/2025	10:00	07/Mar/2025	17:00	Kindly approve.	PLANNED	Approved	07-Mar-25	10:00	07-Mar-25	17:00	
1256	RQ210297	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BAHADURGARH(PG)		D	AMP WORK	07/Mar/2025	09:00	07/Mar/2025	18:00		PLANNED	Approved	07-Mar-25	09:00	07-Mar-25	18:00	
1257	RQ210316	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BHADLA_2 (PG)		D	AMP Work, Attending Punch Points	06/Mar/2025	18:00	06/Mar/2025	23:00		PLANNED	Approved	06-Mar-25	18:00	06-Mar-25	23:00	May be given
1258	RQ210331	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT BHADLA(PG)		D	CSD realy installation & fine tuning of CSD	06/Mar/2025	09:30	06/Mar/2025	18:00		PLANNED	Approved	06-Mar-25	17:00	06-Mar-25	23:00	May be given from 17:00Hrs
1259	RQ210276	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BHINMAL(PG)		D	AMP WORK	06/Mar/2025	09:00	06/Mar/2025	18:00		PLANNED	Approved	06-Mar-25	09:00	06-Mar-25	18:00	
1260	RQ210315	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA_2 (PG)		D	AMP Work, Attending Punch Points	05/Mar/2025	18:00	05/Mar/2025	23:00		PLANNED	Approved	05-Mar-25	18:00	05-Mar-25	23:00	May be given
1261	RQ210310	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT BIKANER_2 (PBTSL)		D	For Bay Extension works	05/Mar/2025	17:00	13/Mar/2025	23:00		PLANNED	Approved	05-Mar-25	17:00	13-Mar-25	23:00	May be given from 17:00Hrs
1262	RQ209797	OCC_228	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KISHENPUR(PG)		D	AMP Work	05/Mar/2025	10:00	05/Mar/2025	17:00	Kindly approve.	PLANNED	Approved	05-Mar-25	10:00	05-Mar-25	17:00	
1263	RQ209794	OCC_228	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MALERKOTLA(PG)		D	AMP of 500 MVA ICT-3 & 220 KV bay at PSTCL yard	05/Mar/2025	10:00	05/Mar/2025	17:00	Kindly approve.	PLANNED	Approved	05-Mar-25	10:00	05-Mar-25	17:00	
1264	RQ210306	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BIKANER_2 (PBTSL)		D	For Bay Extension works	04/Mar/2025	17:00	11/Mar/2025	23:00		PLANNED	Approved	04-Mar-25	17:00	11-Mar-25	23:00	May be given from 17:00Hrs
1265	RQ209796	OCC_228	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT LUDHIANA(PG)		D	AMP Work	04/Mar/2025	10:00	04/Mar/2025	17:00	Kindly approve.	PLANNED	Approved	04-Mar-25	10:00	04-Mar-25	17:00	
1266	RQ210296	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAHADURGARH(PG)		D	AMP WORK	04/Mar/2025	09:00	04/Mar/2025	18:00		PLANNED	Approved	04-Mar-25	09:00	04-Mar-25	18:00	
1267	RQ210295	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SIKAR(PG)		D	AMP WORK	04/Mar/2025	09:00	04/Mar/2025	18:00		PLANNED	Approved	04-Mar-25	09:00	04-Mar-25	18:00	
1268	RQ209795	OCC_228	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT LUDHIANA(PG)		D	AMP Work	03/Mar/2025	10:00	03/Mar/2025	17:00	Kindly approve.	PLANNED	Approved	03-Mar-25	10:00	03-Mar-25	17:00	
1269	RQ210332	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT BHADLA(PG)		D	CSD realy installation & fine tuning of CSD	03/Mar/2025	09:30	03/Mar/2025	18:00		PLANNED	Approved	03-Mar-25	17:00	03-Mar-25	23:00	May be given from 17:00Hrs
1270	RQ210277	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BHINMAL(PG)		D	400KV AND 220KV SIDE CT oil Sampling WORK	03/Mar/2025	09:00	03/Mar/2025	18:00		PLANNED	Approved	03-Mar-25	09:00	03-Mar-25	18:00	
1271	RQ210291	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT SIKAR(PG)		D	AMP WORK	03/Mar/2025	09:00	03/Mar/2025	18:00		PLANNED	Approved	03-Mar-25	09:00	03-Mar-25	18:00	

1272	RQ210355	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MANDOLA(PG)		D	For 414 Tie Bay LBB relay retrofit and testing work	02/Mar/2025	08:00	02/Mar/2025	18:00	400kV 414 Tie Bay Lbb/BUS BAR Relay retrofit and testing work and during this work ICT-3 shutdown will be required/under add-cap	PLANNED	Approved	02-Mar-25		02-Mar-25		May be allowed subject to Delhi consent/Load to be managed by Delhi/ Shutdown duration must be max 3 hours/ Utility may apply the shutdown in D-5 basis to NRLDC for approval on real time grid condition
1273	RQ210356	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MANDOLA(PG)		D	For 414 Tie Bay LBB relay retrofit and testing work	02/Mar/2025	08:00	02/Mar/2025	18:00	400kV 414 Tie Bay Lbb/BUS BAR Relay retrofit and testing work and during this work ICT-1 shutdown will be required/under add-cap	PLANNED	Approved	02-Mar-25		02-Mar-25		May be allowed subject to Delhi consent/Load to be managed by Delhi/ Shutdown duration must be max 3 hours/ Utility may apply the shutdown in D-5 basis to NRLDC for approval on real time grid condition
1274	RQ209801	OCC_228	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT WAGOORA(PG)		D	AMP Work	01/Mar/2025	10:00	01/Mar/2025	17:00	Kindly approve.	PLANNED	Approved	01-Mar-25	10:00	01-Mar-25	17:00	
1275	RQ210281	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HISSAR(PG)		C	FOR RETROFITMENT OF ISOLATOR IN ADD CAP 19-24 BLOCK AT HISSAR SS	01/Mar/2025	09:00	09/Mar/2025	18:00		PLANNED	Rejected					Shutdown already availed on 29.01.2025
1276	RQ210354	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MANDOLA(PG)		D	For 411 Tie Bay LBB relay retrofit and testing work	01/Mar/2025	08:00	01/Mar/2025	18:00	400kV 411 Tie Bay Lbb/BUS BAR Relay retrofit and testing work and during this work ICT-2 shutdown will be required/under add-cap	PLANNED	Approved	01-Mar-25		01-Mar-25		May be allowed subject to Delhi consent/ Shutdown duration must be max 3 hours/ Utility may apply the shutdown in D-5 basis to NRLDC for approval on real time grid condition
1277	RQ210353	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MANDOLA(PG)		D	For 411 Tie Bay LBB relay retrofit and testing work	01/Mar/2025	08:00	01/Mar/2025	18:00	400kV 411 Tie Bay Lbb/BUS BAR Relay retrofit and testing work and during this work ICT-4 shutdown will be required/under add-cap	PLANNED	Approved	01-Mar-25		01-Mar-25		May be allowed subject to Delhi consent/ Shutdown duration must be max 3 hours/ Utility may apply the shutdown in D-5 basis to NRLDC for approval on real time grid condition
1278	RQ210282	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BHIWADI(PG)		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays.	01/Mar/2025	08:00	01/Mar/2025	13:00		PLANNED	Approved	01-Mar-25	08:00	01-Mar-25	13:00	
1279	RQ209904	OCC_228	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT DHANODA(HV)	HVPNL	D	For Tri-annual maintenance of ICT and its bay equipments.	21/Mar/2025	10:00	21/Mar/2025	18:00		PLANNED	Approved	21-Mar-25	10:00	21-Mar-25	18:00	

1280	RQ210583	OCC_228	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT KIRORI(HV)	HVPNL	D	Preventive maintenance for upcoming summer season	21/Mar/2025	10:00	21/Mar/2025	17:00		PLANNED	Approved	21-Mar-25	10:00	21-Mar-25	17:00	
1281	RQ210581	OCC_228	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KIRORI(HV)	HVPNL	D	Preventive maintenance for upcoming summer season	13/Mar/2025	10:00	13/Mar/2025	17:00		PLANNED	Approved	13-Mar-25	10:00	13-Mar-25	17:00	
1282	RQ209903	OCC_228	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DHANODA(HV)	HVPNL	D	For Tri-annual maintenance of ICT and its bay equipments.	12/Mar/2025	10:00	12/Mar/2025	18:00		PLANNED	Approved	12-Mar-25	10:00	12-Mar-25	18:00	
1283	RQ209902	OCC_228	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DHANODA(HV)	HVPNL	D	For Tri-annual maintenance of ICT and its bay equipments.	07/Mar/2025	10:00	07/Mar/2025	18:00		PLANNED	Approved	07-Mar-25	10:00	07-Mar-25	18:00	
1284	RQ210582	OCC_228	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KIRORI(HV)	HVPNL	D	Preventive maintenance for upcoming summer season	06/Mar/2025	10:00	06/Mar/2025	17:00		PLANNED	Approved	06-Mar-25	10:00	06-Mar-25	17:00	
1285	RQ210525	OCC_228	slcdcv_sd	TRANSFORMER	400/11 KV 216 MVA GT 6 AT BAWANA CCGTB(DTL)	DTL	C	Testing of Generator Transformer STGT-2 and bay maintenance	21/Mar/2025	10:00	25/Mar/2025	17:00		PLANNED	Conditionally Approved					May be clubbed with Unit 6 outage
1286	RQ210524	OCC_228	slcdcv_sd	TRANSFORMER	400/11 KV 253 MVA GT 3 AT BAWANA CCGTB(DTL)	DTL	C	Testing of generator Transformer GTGT-3 and bay maintenance	17/Mar/2025	10:00	20/Mar/2025	17:00		PLANNED	Conditionally Approved					May be clubbed with Unit 3 outage
1287	RQ210924	OCC_228	bbmb_sd	TRANSFORMER	400/220 KV 450 MVA ICT 1 AT PANIPAT(BB)	BBMB	D	Yearly Mtc.	20/Mar/2025	08:00	20/Mar/2025	18:00		PLANNED	Approved	20-Mar-25	08:00	20-Mar-25	18:00	
1288	RQ209779	OCC_228	singrauli_sd	TRANSFORMER	400/132 KV 100 MVA ICT 2 AT SINGRAULI(NT)	NTPC	C	SAS INTEGRATION	12/Mar/2025	08:00	19/Mar/2025	18:00	SHUTDOWN REQUIRED	PLANNED	Approved	12-Mar-25	08:00	19-Mar-25	18:00	Other ICT must remain in service
1289	RQ209778	OCC_228	singrauli_sd	TRANSFORMER	400/132 KV 100 MVA ICT 1 AT SINGRAULI(NT)	NTPC	C	SAS INTEGRATION	03/Mar/2025	08:00	09/Mar/2025	18:00	SHUTDOWN REQUIRED	PLANNED	Approved	03-Mar-25	08:00	09-Mar-25	18:00	Other ICT must remain in service
1290	RQ209358	OCC_228	ntpcos_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT UNCHAHAR(NT)	NTPC	D	bay equipment testing	03/Mar/2025	08:00	04/Mar/2025	18:00		PLANNED	Approved	03-Mar-25	08:00	04-Mar-25	18:00	May be given on daily basis
1291	RQ210504	OCC_228	slchcp_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT WANGTOO(GIS)	HPPTCL	D	Periodical testing	07/Mar/2025	09:00	07/Mar/2025	17:00		PLANNED	Approved	07-Mar-25	09:00	07-Mar-25	17:00	
1292	RQ210503	OCC_228	slchcp_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT WANGTOO(GIS)	HPPTCL	D	Periodical testing	05/Mar/2025	09:00	05/Mar/2025	17:00		PLANNED	Approved	05-Mar-25	09:00	05-Mar-25	17:00	
1293	RQ209597	OCC_228	slcdcs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DEEDWANA(MTS)	RRVPNL, ATSL	D	Annual Preventive Maintenance Work	07/Mar/2025	08:00	07/Mar/2025	18:00		PLANNED	Approved	07-Mar-25	16:00	07-Mar-25	23:00	May be given from 16:00Hrs/Other ICT must be in service
1294	RQ209941	OCC_228	slcdcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(P) (PS) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	31/Mar/2025	08:00	31/Mar/2025	18:00		PLANNED	Approved	31-Mar-25	08:00	31-Mar-25	18:00	
1295	RQ209938	OCC_228	slcdcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-DANDHARIKALAN(I) (PS) (PSTCL) CKT-2	PSTCL	D	Tree cutting and Jumper tightening TN 01 to 08	27/Mar/2025	08:00	27/Mar/2025	18:00		PLANNED	Approved	27-Mar-25	08:00	27-Mar-25	18:00	
1296	RQ209640	OCC_228	slcdcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(P) (PS) CKT-2	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	18/Mar/2025	08:00	18/Mar/2025	18:00		PLANNED	Approved	18-Mar-25	08:00	18-Mar-25	18:00	

1297	RQ210842	OCC_228	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-DANDHARIKALAN (PS) (PSTCL) CKT-2	PSTCL	D	Mtc. of Substation Equipment	18/Mar/2025	08:00	18/Mar/2025	18:00		PLANNED	Approved	18-Mar-25	08:00	18-Mar-25	18:00	
1298	RQ210841	OCC_228	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-DANDHARIKALAN (PS) (PSTCL) CKT-1	PSTCL	D	Mtc. of Substation Equipment	17/Mar/2025	08:00	17/Mar/2025	18:00		PLANNED	Approved	17-Mar-25	08:00	17-Mar-25	18:00	
1299	RQ209590	OCC_228	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-2	PSTCL	D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 20 to 30	11/Mar/2025	08:00	11/Mar/2025	18:00		PLANNED	Approved	11-Mar-25	08:00	11-Mar-25	18:00	
1300	RQ209592	OCC_228	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-DANDHARIKALAN (PS) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 8 to 16	11/Mar/2025	08:00	11/Mar/2025	18:00		PLANNED	Approved	11-Mar-25	08:00	11-Mar-25	18:00	
1301	RQ209577	OCC_228	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	06/Mar/2025	08:00	06/Mar/2025	18:00		PLANNED	Approved	06-Mar-25	08:00	06-Mar-25	18:00	
1302	RQ209573	OCC_228	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-1	PSTCL	D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 20 to 30	05/Mar/2025	08:00	05/Mar/2025	18:00		PLANNED	Approved	05-Mar-25	08:00	05-Mar-25	18:00	
1303	RQ209571	OCC_228	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-DANDHARIKALAN (PS) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 1 to 8	04/Mar/2025	08:00	04/Mar/2025	18:00		PLANNED	Approved	04-Mar-25	08:00	04-Mar-25	18:00	
1304	RQ209568	OCC_228	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(PS) (PSTCL) CKT-1	PSTCL	D	Jumper Tightening of Tower No. 01 to 04.	03/Mar/2025	08:00	03/Mar/2025	18:00		PLANNED	Approved	03-Mar-25	08:00	03-Mar-25	18:00	
1305	RQ210864	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KURSI ROAD(UP)-LUCKNOW_1(PG) (UP) CKT-2	UPPTCL	D	LBB RELAY (208 BAY) RETROFITTING WORK AT 400KV LUCKNOW	29/Mar/2025	08:00	29/Mar/2025	18:00		PLANNED	Approved	29-Mar-25	08:00	29-Mar-25	18:00	
1306	RQ210884	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SOHAWAL(PG)-BAHRAICH(UP) (UP) CKT-1	UPPTCL	D	For Relay Testing & scheme updation	27/Mar/2025	09:00	27/Mar/2025	17:00		PLANNED	Approved	27-Mar-25	09:00	27-Mar-25	17:00	
1307	RQ210863	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KURSI ROAD(UP)-LUCKNOW_1(PG) (UP) CKT-1	UPPTCL	D	LBB RELAY (207 BAY) RETROFITTING WORK AT 400KV LUCKNOW	27/Mar/2025	08:00	27/Mar/2025	18:00		PLANNED	Approved	27-Mar-25	08:00	27-Mar-25	18:00	
1308	RQ210882	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SOHAWAL(PG)-GONDA(UP) (UP) CKT-1	UPPTCL	D	For Relay Testing & scheme updation	26/Mar/2025	09:00	26/Mar/2025	17:00		PLANNED	Approved	26-Mar-25	09:00	26-Mar-25	17:00	
1309	RQ210881	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SOHAWAL(PG)-AYODHYA (UP) (UP) CKT-1	UPPTCL	D	For Relay Testing & scheme updation	25/Mar/2025	09:00	25/Mar/2025	17:00		PLANNED	Approved	25-Mar-25	09:00	25-Mar-25	17:00	
1310	RQ210808	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHINHAT(UP)-LUCKNOW_1(PG) (UP) CKT-1	UPPTCL	D	LBB RELAY (205 BAY) RETROFITTING WORK AT 400KV LUCKNOW	25/Mar/2025	09:00	25/Mar/2025	18:00		PLANNED	Approved	25-Mar-25	09:00	25-Mar-25	18:00	

1311	RQ210807	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUCKNOW_1(PG)-BAKSHI KA TALAB(UP) (UP) CKT-1	UPPTCL	D	LBB RELAY (204 BAY) RETROFITTING WORK AT 400KV LUCKNOW	22/Mar/2025	09:00	22/Mar/2025	18:00		PLANNED	Approved	22-Mar-25	09:00	22-Mar-25	18:00	
1312	RQ210804	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUCKNOW_1(PG)-KANDUNI (UP) CKT-2	UPPTCL	D	LBB RELAY (210 BAY) RETROFITTING WORK AT 400KV LUCKNOW	18/Mar/2025	09:00	18/Mar/2025	18:00		PLANNED	Approved	18-Mar-25	09:00	18-Mar-25	18:00	
1313	RQ210802	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUCKNOW_1(PG)-KANDUNI (UP) CKT-1	UPPTCL	D	LBB RELAY (209 BAY) RETROFITTING WORK AT 400KV LUCKNOW	17/Mar/2025	09:00	17/Mar/2025	18:00		PLANNED	Approved	17-Mar-25	09:00	17-Mar-25	18:00	
1314	RQ210518	OCC_228	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BADARPUR(NT)-NOIDA SEC38A(UP) (UP) CKT-1	UPPTCL	D	C & Tanδ test of CT & CVT	15/Mar/2025	13:30	15/Mar/2025	17:30		PLANNED	Approved	15-Mar-25	13:30	15-Mar-25	17:30	
1315	RQ210801	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GORAKHPUR(PG)-GOLA(UP) (UP) CKT-2	UPPTCL	D	AMP of line bay	15/Mar/2025	09:00	15/Mar/2025	17:00		PLANNED	Approved	15-Mar-25	09:00	15-Mar-25	17:00	
1316	RQ210893	OCC_228	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAR(NT)-RAEBAREILLY(PG) (UP) CKT-2	UPPTCL	D	bay equipment maintenance	12/Mar/2025	08:00	12/Mar/2025	18:00		PLANNED	Approved	12-Mar-25	08:00	12-Mar-25	18:00	
1317	RQ210876	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-SHAMSHABAD(UP) (UP) CKT-1	UPPTCL	D	AMP WORK	10/Mar/2025	09:00	10/Mar/2025	18:00		PLANNED	Approved	10-Mar-25	09:00	10-Mar-25	18:00	
1318	RQ210873	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-FEROZABAD(UP) (UP) CKT-1	UPPTCL	D	AMP WORK	06/Mar/2025	09:00	06/Mar/2025	17:00		PLANNED	Approved	06-Mar-25	09:00	06-Mar-25	17:00	
1319	RQ210887	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SOHAWAL(PG)-BARABANKI(UP) (UP) CKT-2	UPPTCL	D	LINE BAY MAINTENANCE	06/Mar/2025	09:00	06/Mar/2025	18:00		PLANNED	Approved	06-Mar-25	09:00	06-Mar-25	18:00	
1320	RQ210687	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SHAHJAHANPUR(PG)-MALLAWAN (UP) (UP) CKT-1	UPPTCL	D	AMP WORK	06/Mar/2025	08:00	06/Mar/2025	18:00		PLANNED	Approved	06-Mar-25	08:00	06-Mar-25	18:00	
1321	RQ210886	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SOHAWAL(PG)-BARABANKI(UP) (UP) CKT-1	UPPTCL	D	LINE BAY MAINTENANCE	05/Mar/2025	09:00	05/Mar/2025	18:00		PLANNED	Approved	05-Mar-25	09:00	05-Mar-25	18:00	
1322	RQ209466	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAHARANPUR(UP)-KHODRI(UK) (UP) CKT-1	UPPTCL	D	* PLANNED S/D REQUIRED DUE TO PREVENTIVE MAINTENANCE WORK LIKE LOOPING >X CHOPPING OF TREE BRANCHES IN THE LINE CORRIDOR SPECI	03/Mar/2025	09:00	08/Mar/2025	18:00		PLANNED	Approved	03-Mar-25	09:00	08-Mar-25	18:00	
1323	RQ209913	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAR(NT)-RAEBAREILLY(PG) (UP) CKT-2	UPPTCL	D	Routine maintenance works like jumper tightening of tension towers, top tower patrolling disc etc	03/Mar/2025	08:00	08/Mar/2025	18:00		PLANNED	Approved	03-Mar-25	08:00	08-Mar-25	18:00	

1324	RQ209919	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARSAWAN(UP)-KHODRI(UK) (UP) CKT-1		C	Work of Height Raising of Tower of 220 kv S/C Khodri-Sarsawa Transmission line Crossing DFCCIL CORRIDOR Track at CH. 112.600 KM Under ETD-1 Saharnpur (Tower No. 213,2014,215, & 216) Deposit Work	02/Mar/2025	09:00	11/Mar/2025	18:00		PLANNED	Approved	02-Mar-25	09:00	11-Mar-25	18:00	subject to real time grid condition/subject to Uttarakhand consent/Load to be managed by UP & Uttarakhand
1325	RQ209841	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PS) (PG) CKT-2		D	Damaged E/W replacement between span 154-155 and Tr. Line AMP work(Jumper Bolt/Nut Loose,Vibration damper Loose, Spacers Damaged)	28/Mar/2025	09:00	28/Mar/2025	18:00	Kindly approve.	PLANNED	Approved	28-Mar-25	09:00	28-Mar-25	18:00	Shutdown may be allowed subject to real time grid condition / Punjab consent/ Load to be managed by Punjab
1326	RQ209840	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PS) (PG) CKT-1		D	Damaged E/W replacement between span 154-155 and Tr. Line AMP work(Jumper Bolt/Nut Loose,Vibration damper Loose, Spacers Damaged)	28/Mar/2025	09:00	28/Mar/2025	18:00	Kindly approve.	PLANNED	Approved	28-Mar-25	09:00	28-Mar-25	18:00	Shutdown may be allowed subject to real time grid condition / Punjab consent/ Load to be managed by Punjab
1327	RQ209337	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAWLI(HV)-PANCHKULA(PG) (HVPNL) CKT-1		D	Line equipment AMP work	25/Mar/2025	09:30	25/Mar/2025	17:30	Kindly approve.	PLANNED	Approved	25-Mar-25	09:30	25-Mar-25	17:30	
1328	RQ210168	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-2		D	Installation of Glass disc	25/Mar/2025	08:00	28/Mar/2025	18:00	Ckt-1 in non auto mode	PLANNED	Approved	25-Mar-25	08:00	28-Mar-25	18:00	
1329	RQ209335	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KAITHAL(PG)-KAITHAL(HV) (HVPNL) CKT-1		D	Line equipment AMP work	24/Mar/2025	09:30	24/Mar/2025	15:30	Kindly approve.	PLANNED	Approved	24-Mar-25	09:30	24-Mar-25	15:30	
1330	RQ210011	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)-BHINMAL(RS) (RS) CKT-2		D	Line Bay AMP work	24/Mar/2025	09:00	24/Mar/2025	18:00	Line Bay equipment AMP Testing Works	PLANNED	Approved	24-Mar-25	09:00	24-Mar-25	18:00	
1331	RQ209334	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KAITHAL(PG)-KAITHAL(HV) (HVPNL) CKT-2		D	Line equipment AMP work	21/Mar/2025	09:30	21/Mar/2025	15:30	Kindly approve.	PLANNED	Approved	21-Mar-25	09:30	21-Mar-25	15:30	
1332	RQ210010	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)-BHINMAL(RS) (RS) CKT-1		D	Line Bay AMP work	21/Mar/2025	09:00	21/Mar/2025	18:00	Line Bay equipment AMP Testing Works	PLANNED	Approved	21-Mar-25	09:00	21-Mar-25	18:00	
1333	RQ210167	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1		D	Installation of Glass disc	21/Mar/2025	08:00	24/Mar/2025	18:00	Ckt-2 in non auto mode	PLANNED	Approved	21-Mar-25	08:00	24-Mar-25	18:00	
1334	RQ209333	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHEEKA(HV)-KAITHAL(PG) (HVPNL) CKT-2		D	Line equipment AMP work	20/Mar/2025	09:30	20/Mar/2025	15:30	Kindly approve.	PLANNED	Approved	20-Mar-25	09:30	20-Mar-25	15:30	

1335	RQ209828	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-UDHAMPUR(PDD) (PG) CKT-2		D	For AMP of Line Equipments	19/Mar/2025	09:30	19/Mar/2025	17:00	Kindly approve.	PLANNED	Approved	19-Mar-25	09:30	19-Mar-25	17:00	
1336	RQ210009	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)-SANCHORE(RS) (RS) CKT-1		D	Line Bay AMP work	19/Mar/2025	09:00	19/Mar/2025	18:00	Line Bay equipment AMP Testing Works	PLANNED	Approved	19-Mar-25	09:00	19-Mar-25	18:00	
1337	RQ209876	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DASUYA(PG)-JALANDHAR(PG) (PG) CKT-1		D	AR Non auto mode required during Shutdown of Sarna-Dasuya-2	18/Mar/2025	09:00	18/Mar/2025	18:00	Kindly approve.	PLANNED	Approved	18-Mar-25	09:00	18-Mar-25	18:00	
1338	RQ209875	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DASUYA(PG)-JALANDHAR(PG) (PG) CKT-2		D	Rectification of SD nature defects in Line & AMP of Line bay equipments	18/Mar/2025	09:00	18/Mar/2025	18:00	Kindly approve.	PLANNED	Approved	18-Mar-25	09:00	18-Mar-25	18:00	
1339	RQ209827	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-UDHAMPUR(PDD) (PG) CKT-1		D	For AMP of Line Equipments	17/Mar/2025	09:30	17/Mar/2025	17:00	Kindly approve.	PLANNED	Approved	17-Mar-25	09:30	17-Mar-25	17:00	
1340	RQ210159	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-2		D	Defects' rectification observed during cross patrolling	17/Mar/2025	08:00	18/Mar/2025	18:00	Non auto for 220 kV RAPPB-Chittorgarh Ckt-1	PLANNED	Approved	17-Mar-25	08:00	18-Mar-25	18:00	
1341	RQ209891	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AMRITSAR(PG)-NARAINGARH(PG) (PSTCL) CKT-2		D	FOR AMP WORKS OF LINE & BAY EQUIPMENTS	14/Mar/2025	10:00	14/Mar/2025	17:00	Kindly approve.	PLANNED	Approved	14-Mar-25	10:00	14-Mar-25	17:00	
1342	RQ209826	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-4		D	For AMP of Line Equipments	14/Mar/2025	09:30	14/Mar/2025	17:00	Kindly approve.	PLANNED	Approved	14-Mar-25	09:30	14-Mar-25	17:00	
1343	RQ210160	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1		D	Defects' rectification observed during cross patrolling	14/Mar/2025	08:00	15/Mar/2025	18:00		PLANNED	Approved	14-Mar-25	08:00	15-Mar-25	18:00	
1344	RQ209825	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-3		D	For AMP of Line Equipments	13/Mar/2025	09:30	13/Mar/2025	17:00	Kindly approve.	PLANNED	Approved	13-Mar-25	09:30	13-Mar-25	17:00	
1345	RQ209339	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-KISHAN(CHD) (CHD) CKT-1		D	Line equipment AMP work	13/Mar/2025	09:00	13/Mar/2025	18:00	Kindly approve.	PLANNED	Approved	13-Mar-25	09:00	13-Mar-25	18:00	
1346	RQ209885	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-PAMPPORE(PDD) (PG) CKT-2		C	Under ADDCAP vide CERC petition No 470/TT/2020 dated 14.10.2021 FOR CT REPLACEMENT	13/Mar/2025	09:00	14/Mar/2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	13-Mar-25	09:00	14-Mar-25	18:00	May be allowed subject to real time grid condition & JK consent /Load to be managed by JK
1347	RQ210262	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-2		D	For line bay AMP work	13/Mar/2025	08:00	13/Mar/2025	18:00	For line bay AMP work	PLANNED	Approved	13-Mar-25	08:00	13-Mar-25	18:00	
1348	RQ209890	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AMRITSAR(PG)-KHASHA(PG) (PSTCL) CKT-1		D	FOR AMP WORKS OF LINE & BAY EQUIPMENTS	12/Mar/2025	10:00	12/Mar/2025	17:00	Kindly approve.	PLANNED	Approved	12-Mar-25	10:00	12-Mar-25	17:00	
1349	RQ210135	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NEEMRANA(PG)-BAHROR(RS) (RS) CKT-2		D	COE Compliance & Line Bay AMP Work	12/Mar/2025	10:00	12/Mar/2025	15:00		PLANNED	Approved	12-Mar-25	10:00	12-Mar-25	15:00	

1350	RQ209338	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-KISHAN(CHD) (CHD) CKT-2		D	Line equipment AMP work	12/Mar/2025	09:00	12/Mar/2025	18:00	Kindly approve.	PLANNED	Approved	12-Mar-25	09:00	12-Mar-25	18:00	
1351	RQ210261	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-1		D	For line bay AMP work	12/Mar/2025	08:00	12/Mar/2025	18:00	For line bay AMP work	PLANNED	Approved	12-Mar-25	08:00	12-Mar-25	18:00	
1352	RQ209855	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-HIRANAGAR(PDD) (PG) CKT-1		D	For AMP of Line Equipments	11/Mar/2025	09:00	11/Mar/2025	17:00	Kindly approve.	PLANNED	Approved	11-Mar-25	09:00	11-Mar-25	17:00	
1353	RQ210158	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1		D	Defects' rectification observed during cross patrolling	11/Mar/2025	08:00	12/Mar/2025	18:00	Non auto for 220 kv RAPPB-Chittorgarh Ckt-2	PLANNED	Approved	11-Mar-25	08:00	12-Mar-25	18:00	
1354	RQ210264	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-4		D	For line bay AMP work	11/Mar/2025	08:00	11/Mar/2025	18:00	For line bay AMP work	PLANNED	Approved	11-Mar-25	08:00	11-Mar-25	18:00	
1355	RQ209884	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-PAMPPORE(PDD) (PG) CKT-1		C	Under ADDCAP vide CERC petition No 470/TT/2020 dated 14.10.2021 FOR CT REPLACEMENT	10/Mar/2025	09:00	11/Mar/2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	10-Mar-25	09:00	11-Mar-25	18:00	May be allowed subject to real time grid condition & JK consent /Load to be managed by JK
1356	RQ209336	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-RAJOKHERI (HV) (HVPNL) CKT-2		D	Line equipment AMP work	10/Mar/2025	09:00	10/Mar/2025	18:00	Kindly approve.	PLANNED	Approved	10-Mar-25	09:00	10-Mar-25	18:00	
1357	RQ210150	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KOTPUTLI(PG)-MANOHARPUR(RS) (RS) CKT-1		D	For AMP work and Relay Testing at Kotputli Substation	10/Mar/2025	09:00	10/Mar/2025	18:00	For AMP work and Relay Testing at Kotputli Substation	PLANNED	Approved	10-Mar-25	09:00	10-Mar-25	18:00	
1358	RQ209854	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHOWADHI (JK)-GLADNI(PDD) (PDD JK) CKT-1		D	For AMP of Line Equipments	10/Mar/2025	09:00	10/Mar/2025	17:00	Kindly approve.	PLANNED	Approved	10-Mar-25	09:00	10-Mar-25	17:00	
1359	RQ210263	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-3		D	For line bay AMP work	10/Mar/2025	08:00	10/Mar/2025	18:00	For line bay AMP work	PLANNED	Approved	10-Mar-25	08:00	10-Mar-25	18:00	
1360	RQ210174	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-1		D	For stringing of 400kV M/C Mahranibagh-Narela TL	10/Mar/2025	08:00	13/Mar/2025	20:00	10 to 11	PLANNED	Approved	10-Mar-25	08:00	13-Mar-25	20:00	
1361	RQ210175	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-2		D	For stringing of 400kV M/C Mahranibagh-Narela TL	10/Mar/2025	08:00	13/Mar/2025	20:00	10 to 11	PLANNED	Approved	10-Mar-25	08:00	13-Mar-25	20:00	
1362	RQ209889	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HIRANAGAR(PDD)-SARNA(PS) (PG) CKT-1		D	FOR AMP WORKS OF LINE & BAY EQUIPMENTS	09/Mar/2025	10:00	09/Mar/2025	17:00	Kindly approve.	PLANNED	Approved	09-Mar-25	10:00	09-Mar-25	17:00	Shutdown may be allowed subject to real time grid condition / Punjab & JK consent/ Load to be managed by Punjab & JK
1363	RQ210144	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ROORKEE(PG)-RAMNAGAR(UK) (PTCUL) CKT-1		D	relay retrofitment work	09/Mar/2025	09:00	09/Mar/2025	18:00		PLANNED	Approved	09-Mar-25	09:00	09-Mar-25	18:00	

1364	RQ209332	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(PG) (PSTCL) CKT-3		D	For Bus Bar Relay testing of 220 kv bus-2 after modification on 09.01.2025	09/Mar/2025	08:00	09/Mar/2025	18:00	Kindly approve.	PLANNED	Approved	09-Mar-25	08:00	09-Mar-25	18:00	
1365	RQ210149	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KOTPUTLI(PG)-KOTPUTLI(RS) (RS) CKT-1		D	For AMP work and Relay Testing at Kotputli Substation	08/Mar/2025	09:00	08/Mar/2025	18:00	For AMP work and Relay Testing at Kotputli Substation	PLANNED	Approved	08-Mar-25	09:00	08-Mar-25	18:00	
1366	RQ210081	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANESAR(PG)-MAU(HV) (HVPNL) CKT-2		D	relay testing and scheme checking	07/Mar/2025	10:00	07/Mar/2025	18:00	line bay 204 will also be under shutdown- bay owner is POWERGRID	PLANNED	Approved	07-Mar-25	10:00	07-Mar-25	18:00	
1367	RQ210143	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ROORKEE(PG)-ROORKEE(UK) (PTCUL) CKT-1		D	relay retrofit ment work	07/Mar/2025	09:00	07/Mar/2025	18:00		PLANNED	Approved	07-Mar-25	09:00	07-Mar-25	18:00	
1368	RQ210146	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAWAIMADHOPUR(RS)-DAUSA(RS) (PG) CKT-1		D	Flashover insulator repalcement at Loc.no. 586 & Shutdown nature defect rectification	07/Mar/2025	09:00	07/Mar/2025	18:00	Flashover insulator repalcement at Loc.no. 586 & Shutdown nature defect rectification	PLANNED	Approved	07-Mar-25	09:00	07-Mar-25	18:00	
1369	RQ210148	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KOTPUTLI(PG)-BANSUR(RS) (RS) CKT-2		D	For Relay Testing at Kotputli Substation	07/Mar/2025	09:00	07/Mar/2025	18:00	For Relay Testing at Kotputli Substation	PLANNED	Approved	07-Mar-25	09:00	07-Mar-25	18:00	
1370	RQ209331	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(PG) (PSTCL) CKT-1		D	For Bus Bar Relay testing of 220 kv Bus-1 after modification on 07.01.2025	07/Mar/2025	08:00	07/Mar/2025	18:00	Kindly approve.	PLANNED	Approved	07-Mar-25	08:00	07-Mar-25	18:00	
1371	RQ209862	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAIASILUL(NH)-PONG(BB) (PG) CKT-1		D	Under ADDCAP for Repalcement of Control & Relay Panel, Add Cap_Petition No. 712/TT/2020 at Pong end.	06/Mar/2025	10:00	07/Mar/2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	06-Mar-25	10:00	07-Mar-25	18:00	
1372	RQ210145	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LALSOTE(RS)-DAUSA(RS) (PG) CKT-1		D	Flashover insulator repalcement at Loc.no. 586 & Shutdown nature defect rectification	06/Mar/2025	09:00	06/Mar/2025	18:00	Flashover insulator repalcement at Loc.no. 586 & Shutdown nature defect rectification	PLANNED	Approved	06-Mar-25	09:00	06-Mar-25	18:00	
1373	RQ210147	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KOTPUTLI(PG)-BANSUR(RS) (RS) CKT-1		D	For Relay Testing at Kotputli Substation	06/Mar/2025	09:00	06/Mar/2025	18:00	For Relay Testing at Kotputli Substation	PLANNED	Approved	06-Mar-25	09:00	06-Mar-25	18:00	
1374	RQ210169	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1		D	Insulator Cleaning	06/Mar/2025	08:00	08/Mar/2025	18:00		PLANNED	Approved	06-Mar-25	08:00	08-Mar-25	18:00	

1375	RQ210214	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-RSAPL_SL_FTHG3_PG (RENEW SURYA AAYAN PRIVATE LIMITED) CKT-1		D	For Bay extension works, To avoid induction during movement of machinery, T&P.	05/Mar/2025	15:00	05/Mar/2025	23:00		PLANNED	Approved	05-Mar-25	19:00	05-Mar-25	23:00	May be given from 19:00Hrs
1376	RQ209883	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-ZIANKOTE(JK) (PDD JK) CKT-2		C	Under ADDCAP vide CERC petition No 470/TT/2020 dated 14.10.2021 FOR CT REPLACEMENT	05/Mar/2025	09:00	06/Mar/2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	05-Mar-25	09:00	06-Mar-25	18:00	May be allowed subject to real time grid condition & JK consent /Load to be managed by JK
1377	RQ209853	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-BISHNAH(JK) (PDD JK) CKT-1		D	For AMP of Line Equipments	05/Mar/2025	09:00	05/Mar/2025	17:00	Kindly approve.	PLANNED	Approved	05-Mar-25	09:00	05-Mar-25	17:00	
1378	RQ210213	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AXPLL_SL_FTHG3_PG-FATEHGARH_III(PG) (ALTRA XERGI POWER PVT LTD) CKT-1		D	For Bay extension works, To avoid induction during movement of machinery, T&P.	04/Mar/2025	15:00	04/Mar/2025	23:00		PLANNED	Approved	04-Mar-25	19:00	04-Mar-25	23:00	May be given from 19:00Hrs
1379	RQ209863	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JESSORE(HP)-PONG(BB) (PG) CKT-1		D	Under ADDCAP for Repalcement of Control & Relay Panel, Add Cap_Petition No. 712/TT/2020 at Pong end.	04/Mar/2025	10:00	05/Mar/2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	04-Mar-25	10:00	05-Mar-25	18:00	
1380	RQ210212	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-RSRPL_HYB_FTHG3_PG (RENEW SURYA ROHNI PRIVATE LIMITED) CKT-1		D	For Bay extension works, To avoid induction during movement of machinery, T&P.	03/Mar/2025	15:00	03/Mar/2025	23:00		PLANNED	Approved	03-Mar-25	19:00	03-Mar-25	23:00	May be given from 19:00Hrs
1381	RQ209852	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-CHOWADHI (JK) (PDD JK) CKT-1		D	For AMP of Line Equipments	03/Mar/2025	09:00	03/Mar/2025	17:00	Kindly approve.	PLANNED	Approved	03-Mar-25	09:00	03-Mar-25	17:00	
1382	RQ210162	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PIRANKALIYAR(UK)-ROORKEE(PG) (PTCUL) CKT-3		D	Relay retrofitting work	03/Mar/2025	09:00	03/Mar/2025	17:00	Relay retrofitting work	PLANNED	Approved	03-Mar-25	09:00	03-Mar-25	17:00	
1383	RQ209882	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-ZIANKOTE(JK) (PDD JK) CKT-1		C	Under ADDCAP vide CERC petition No 470/TT/2020 dated 14.10.2021 FOR CT REPLACEMENT	03/Mar/2025	09:00	04/Mar/2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	03-Mar-25	09:00	04-Mar-25	18:00	May be allowed subject to real time grid condition & JK consent /Load to be managed by JK
1384	RQ210211	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RSVPL_SL_FTHG3_PG-FATEHGARH_III(PG) (RENEW SURYA VIHAAN PRIVATE LIMITED) CKT-1		D	For Bay extension works, To avoid induction during movement of machinery, T&P.	02/Mar/2025	15:00	02/Mar/2025	23:00		PLANNED	Approved	02-Mar-25	19:00	02-Mar-25	23:00	May be given from 19:00Hrs
1385	RQ209888	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PS)-DASUYA(PS) (PG) CKT-1		D	FOR AMP WORKS OF LINE & BAY EQUIPMENTS	02/Mar/2025	10:00	02/Mar/2025	17:00	Kindly approve.	PLANNED	Approved	02-Mar-25	10:00	02-Mar-25	17:00	

1386	RQ209887	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(P5)-DASUYA(P5) (PG) CKT-2		D	FOR AMP WORKS OF LINE & BAY EQUIPMENTS	01/Mar/2025	10:00	01/Mar/2025	17:00	Kindly approve.	PLANNED	Approved	01-Mar-25	10:00	01-Mar-25	17:00	
1387	RQ210161	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PIRANKALIYAR(UK)-ROORKEE(PG) (PTCUL) CKT-2		D	Relay retrofiting work	01/Mar/2025	09:00	01/Mar/2025	17:00	Relay retrofiting work	PLANNED	Approved	01-Mar-25	09:00	01-Mar-25	17:00	
1388	RQ210151	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_C(NP)-ANTA(NT) (PG) CKT-1		C	NHAI DIVERSION WORK	01/Mar/2025	08:00	10/Mar/2025	18:00	Timely requirement of S/D subject to readiness provided by the executing agency	PLANNED	Rejected					Powergrid intimated confirmation still to be received from NHAI. May be applied on d-5 basis
1389	RQ210153	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2		C	NHAI DIVERSION WORK	01/Mar/2025	08:00	10/Mar/2025	18:00	Timely requirement of S/D subject to readiness provided by the executing agency	PLANNED	Rejected					Powergrid intimated confirmation still to be received from NHAI. May be applied on d-5 basis
1390	RQ210152	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1		C	NHAI DIVERSION WORK	01/Mar/2025	08:00	10/Mar/2025	18:00	Timely requirement of S/D subject to readiness provided by the executing agency	PLANNED	Rejected					Powergrid intimated confirmation still to be received from NHAI. May be applied on d-5 basis
1391	RQ209818	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-BARN(JK) (PDD JK) CKT-1		C	SD taken for carrying out stringing work of 400KV Kishtwar Kishenpur line in span of 5/0 to 6/0 as 400KV Dulhasti Kishenpur 2 CKT 2 is crossing above lines at span No 5-6. SD taken under construction head for stringing of Circuit-2 of 400KV Dulhasti Kishenpur II being executed for evacuation of Power from Pakaldul HEP in Chenab Valley HEPs approved in 2nd meeting of NRSCT. (MoM_3rd_NRPCTP_19.02.2021_P 29 MOM Page 140).	01/Mar/2025	08:00	15/Mar/2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	01-Mar-25	08:00	15-Mar-25	18:00	May be allowed subject to real time grid condition & JK consent /Load to be managed by JK

1392	RQ209819	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-BARN(JK) (PDD JK) CKT-2		C	SD taken for carrying out stringing work of 400KV Kishtwar Kishenpur line in span of 5/0 to 6/0 as 400KV Dulhasti Kishenpur 2 CKT 2 is crossing above lines at span No 5-6. SD taken under construction head for stringing of Circuit-2 of 400KV Dulhasti Kishenpur II being executed for evacuation of Power from Pakaldul HEP in Chenab Valley HEPs approved in 2nd meeting of NRSCT. (MoM_3rd_NRPCTP_19.02.2021_P 29 MOM Page 140).	01/Mar/2025	08:00	15/Mar/2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	01-Mar-25	08:00	15-Mar-25	18:00	May be allowed subject to real time grid condition & JK consent /Load to be managed by JK
1393	RQ209820	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-1		C	SD taken for carrying out stringing work of 400KV Kishtwar Kishenpur line in span of 5/0 to 6/0 as 400KV Dulhasti Kishenpur 2 CKT 2 is crossing above lines at span No 5-6. SD taken under construction head for stringing of Circuit-2 of 400KV Dulhasti Kishenpur II being executed for evacuation of Power from Pakaldul HEP in Chenab Valley HEPs approved in 2nd meeting of NRSCT. (MoM_3rd_NRPCTP_19.02.2021_P 29 MOM Page 140).	01/Mar/2025	08:00	15/Mar/2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	01-Mar-25	08:00	15-Mar-25	18:00	May be allowed subject to NHPC consent /No generation evacuation constraint

1394	RQ209821	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-2		C	SD taken for carrying out stringing work of 400KV Kishtwar Kishenpur line in span of 5/0 to 6/0 as 400KV Dulhasti Kishenpur 2 CKT 2 is crossing above lines at span No 5-6. SD taken under construction head for stringing of Circuit-2 of 400KV Dulhasti Kishenpur II being executed for evacuation of Power from Pakaldul HEP in Chenab Valley HEPs approved in 2nd meeting of NRSCT. (MoM_3rd_NRPCTP_19.02.2021_P 29 MOM Page 140).	01/Mar/2025	08:00	15/Mar/2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	01-Mar-25	08:00	15-Mar-25	18:00	May be allowed subject to NHPC consent /No generation evacuation constraint
1395	RQ209744	OCC_228	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-SAKATPURA(RS) (RS) CKT-1	RRVPNL	D	For Half yearly maintenance & testing work	28/Mar/2025	08:00	29/Mar/2025	18:00		PLANNED	Approved	28-Mar-25	08:00	29-Mar-25	18:00	May be given on daily basis
1396	RQ209743	OCC_228	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-SAKATPURA(RS) (RS) CKT-1	RRVPNL	D	For Half yearly maintenance & testing work	26/Mar/2025	08:00	27/Mar/2025	18:00		PLANNED	Approved	26-Mar-25	08:00	27-Mar-25	18:00	May be given on daily basis/ Subject to NPCIL consent
1397	RQ209751	OCC_228	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_A(NP)-SAKATPURA(RS) (RS) CKT-1	RRVPNL	D	For Half yearly maintenance & testing work	20/Mar/2025	08:00	21/Mar/2025	18:00		PLANNED	Approved	20-Mar-25	08:00	21-Mar-25	18:00	May be given on daily basis/ Subject to NPCIL consent
1398	RQ210519	OCC_228	slcdcv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BADARPUR(NT)-ALWAR MIA(RS) (RS) CKT-1	RRVPNL	D	C & Tanδ test of CT & CVT	17/Mar/2025	09:30	17/Mar/2025	13:30		PLANNED	Approved	17-Mar-25	09:30	17-Mar-25	13:30	
1399	RQ209752	OCC_228	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_A(NP)-SAKATPURA(RS) (RS) CKT-2	RRVPNL	D	For Half yearly maintenance & testing work	06/Mar/2025	08:00	07/Mar/2025	18:00		PLANNED	Approved	06-Mar-25	08:00	07-Mar-25	18:00	May be given on daily basis/ Subject to NPCIL consent
1400	RQ209687	OCC_228	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BADARPUR(NT)-ALWAR MIA(RS) (RS) CKT-1	RRVPNL	D	For jumper repairing & replacement work and Tree cutting work of MIA-BTPS Line	04/Mar/2025	08:00	06/Mar/2025	18:00		PLANNED	Approved	04-Mar-25	08:00	06-Mar-25	18:00	
1401	RQ210883	OCC_228	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-HISSAR (BB) CKT-2	BBMB	D	Schedule Mtc. of Line	28/Mar/2025	08:00	28/Mar/2025	18:00		PLANNED	Approved	28-Mar-25	08:00	28-Mar-25	18:00	
1402	RQ209931	OCC_228	slcdcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-1	BBMB	D	Patrolling of line alongwith Tree trimming and Jumper tightening	25/Mar/2025	08:00	25/Mar/2025	18:00		PLANNED	Approved	25-Mar-25	08:00	25-Mar-25	18:00	
1403	RQ209934	OCC_228	slcdcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-2	BBMB	D	Tree cutting and Jumper tightening TN 80 to 100	25/Mar/2025	08:00	25/Mar/2025	18:00		PLANNED	Approved	25-Mar-25	08:00	25-Mar-25	18:00	
1404	RQ210833	OCC_228	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_L-GANGUWAL (BB) CKT-2	BBMB	C	Annual Mtc. & CTs replacement work & Quarterly Mtc. at Ganguwal end.	23/Mar/2025	08:00	26/Mar/2025	18:00		PLANNED	Approved	23-Mar-25	08:00	26-Mar-25	18:00	

1405	RQ210861	OCC_228	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-1	BBMB	D	Half Yearly mtc. & to attend the leakage of CTs/PTS	23/Mar/2025	08:00	25/Mar/2025	18:00		PLANNED	Approved	23-Mar-25	08:00	25-Mar-25	18:00	
1406	RQ209681	OCC_228	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-CHIRAWA(RS) (BB) CKT-1	BBMB	D	For tree trimming under the line, requiring shutdown and routine maintenance of associated equipments	21/Mar/2025	08:00	21/Mar/2025	18:00		PLANNED	Approved	21-Mar-25	08:00	21-Mar-25	18:00	
1407	RQ210875	OCC_228	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-4	BBMB	D	General Mtc. of Line	20/Mar/2025	08:00	20/Mar/2025	18:00		PLANNED	Approved	20-Mar-25	08:00	20-Mar-25	18:00	
1408	RQ210830	OCC_228	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI-SAMAYPUR (BB) CKT-1	BBMB	D	Gen. Mtc. of Line	20/Mar/2025	08:00	20/Mar/2025	18:00		PLANNED	Approved	20-Mar-25	08:00	20-Mar-25	18:00	
1409	RQ210850	OCC_228	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-DHULKOTE (BB) CKT-2	BBMB	D	For Half Yearly Mtc. of Line and Substation Equipment & Quarterly Mtc. at Ganguwal end.	20/Mar/2025	08:00	21/Mar/2025	18:00		PLANNED	Approved	20-Mar-25	08:00	21-Mar-25	18:00	
1410	RQ209693	OCC_228	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2	BBMB	D	For Bay Maintenance, Line patrolling & Tree trimming	20/Mar/2025	08:00	20/Mar/2025	18:00		PLANNED	Approved	20-Mar-25	08:00	20-Mar-25	18:00	
1411	RQ209925	OCC_228	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-1	BBMB	D	Tree cutting and Jumper tightening TN 100 to 120	20/Mar/2025	08:00	20/Mar/2025	18:00		PLANNED	Approved	20-Mar-25	08:00	20-Mar-25	18:00	
1412	RQ210829	OCC_228	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH-SAMAYPUR (BB) CKT-3	BBMB	D	Gen. Mtc. of Line	19/Mar/2025	08:00	19/Mar/2025	18:00		PLANNED	Approved	19-Mar-25	08:00	19-Mar-25	18:00	
1413	RQ210840	OCC_228	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-SANGRUR(BB) (BBMB) CKT-2	BBMB	D	Mtc. of Substation Equipment	19/Mar/2025	08:00	19/Mar/2025	18:00		PLANNED	Approved	19-Mar-25	08:00	19-Mar-25	18:00	
1414	RQ209692	OCC_228	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1	BBMB	D	For Bay Maintenance, Line patrolling & Tree trimming	18/Mar/2025	08:00	18/Mar/2025	18:00		PLANNED	Approved	18-Mar-25	08:00	18-Mar-25	18:00	
1415	RQ209641	OCC_228	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-1	BBMB	D	Tree cutting and Jumper tightening TN 80 to 100	18/Mar/2025	08:00	18/Mar/2025	18:00		PLANNED	Approved	18-Mar-25	08:00	18-Mar-25	18:00	
1416	RQ210520	OCC_228	slcdcv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH(BB)-BADARPUR(NT) (BB) CKT-1	BBMB	D	C & Tanδ test of CT & CVT	17/Mar/2025	13:30	17/Mar/2025	17:30		PLANNED	Approved	17-Mar-25	13:30	17-Mar-25	17:30	
1417	RQ210832	OCC_228	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_L-GANGUWAL (BB) CKT-1	BBMB	C	Annual Mtc. & CTs replacement work & Quarterly Mtc. at Ganguwal end.	17/Mar/2025	08:00	21/Mar/2025	18:00		PLANNED	Approved	17-Mar-25	08:00	21-Mar-25	18:00	
1418	RQ210860	OCC_228	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-2	BBMB	D	Half Yearly mtc. & to attend the leakage of CTs/PTS	17/Mar/2025	08:00	19/Mar/2025	18:00		PLANNED	Approved	17-Mar-25	08:00	19-Mar-25	18:00	

1419	RQ210849	OCC_228	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-DHULKOTE (BB) CKT-1	BBMB	D	For Half Yearly Mtc. of Line and Substation Equipment & Quarterly Mtc. at Ganguwal end.	17/Mar/2025	08:00	18/Mar/2025	18:00		PLANNED	Approved	17-Mar-25	08:00	18-Mar-25	18:00	
1420	RQ210828	OCC_228	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH-SAMAYPUR (BB) CKT-2	BBMB	D	Gen. Mtc. of Line	17/Mar/2025	08:00	17/Mar/2025	18:00		PLANNED	Approved	17-Mar-25	08:00	17-Mar-25	18:00	
1421	RQ210521	OCC_228	slcdcv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH(B B)-BADARPUR(NT) (BB) CKT-2	BBMB	D	C & Tanδ test of CT & CVT	15/Mar/2025	09:30	15/Mar/2025	13:30		PLANNED	Approved	15-Mar-25	09:30	15-Mar-25	13:30	
1422	RQ210839	OCC_228	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-SANGRUR(BB) (BBMB) CKT-1	BBMB	D	Mtc. of Substation Equipment	13/Mar/2025	08:00	13/Mar/2025	18:00		PLANNED	Approved	13-Mar-25	08:00	13-Mar-25	18:00	
1423	RQ210844	OCC_228	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-2	BBMB	D	Mtc. of Substation Equipment	12/Mar/2025	08:00	12/Mar/2025	18:00		PLANNED	Approved	12-Mar-25	08:00	12-Mar-25	18:00	
1424	RQ210843	OCC_228	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-1	BBMB	D	Mtc. of Substation Equipment	11/Mar/2025	08:00	11/Mar/2025	18:00		PLANNED	Approved	11-Mar-25	08:00	11-Mar-25	18:00	
1425	RQ209586	OCC_228	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-1	BBMB	D	Patrolling of line alongwith Tree trimming and Jumper tightening	10/Mar/2025	08:00	10/Mar/2025	18:00		PLANNED	Approved	10-Mar-25	08:00	10-Mar-25	18:00	
1426	RQ210851	OCC_228	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAGADHARI (BB) CKT-1	BBMB	D	For spl. Tree cutting at span No. 202-203 CJ	10/Mar/2025	08:00	10/Mar/2025	18:00		PLANNED	Approved	10-Mar-25	08:00	10-Mar-25	18:00	
1427	RQ210848	OCC_228	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHAR-GANGUWAL (BB) CKT-2	BBMB	C	For replacement of Circuit Breaker No. A-5.	10/Mar/2025	08:00	18/Mar/2025	18:00		PLANNED	Approved	10-Mar-25	08:00	18-Mar-25	18:00	
1428	RQ210836	OCC_228	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-JAMALPUR (BB) CKT-2	BBMB	D	Mtc. of Substation Equipment	10/Mar/2025	08:00	10/Mar/2025	18:00		PLANNED	Approved	10-Mar-25	08:00	10-Mar-25	18:00	
1429	RQ210862	OCC_228	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-2	BBMB	D	Half Yearly mtc. & to attend the leakage of CTs/PTs	10/Mar/2025	08:00	12/Mar/2025	18:00		PLANNED	Approved	10-Mar-25	08:00	12-Mar-25	18:00	
1430	RQ210835	OCC_228	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-JAMALPUR (BB) CKT-1	BBMB	D	Mtc. of S/Stn. Equipment	08/Mar/2025	08:00	08/Mar/2025	18:00		PLANNED	Approved	08-Mar-25	08:00	08-Mar-25	18:00	
1431	RQ210846	OCC_228	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-JAMALPUR (BB) CKT-2	BBMB	D	Mtc. of Substation Equipment	07/Mar/2025	08:00	07/Mar/2025	18:00		PLANNED	Approved	07-Mar-25	08:00	07-Mar-25	18:00	
1432	RQ210827	OCC_228	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH-SAMAYPUR (BB) CKT-1	BBMB	D	Gen. Mtc. of Line	06/Mar/2025	08:00	06/Mar/2025	18:00		PLANNED	Approved	06-Mar-25	08:00	06-Mar-25	18:00	
1433	RQ210845	OCC_228	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-JAMALPUR (BB) CKT-1	BBMB	D	Mtc. of Substation Equipment	06/Mar/2025	08:00	06/Mar/2025	18:00		PLANNED	Approved	06-Mar-25	08:00	06-Mar-25	18:00	
1434	RQ210874	OCC_228	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-3	BBMB	D	Schedule Mtc. of Line	06/Mar/2025	08:00	06/Mar/2025	18:00		PLANNED	Approved	06-Mar-25	08:00	06-Mar-25	18:00	

1435	RQ210869	OCC_228	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHATINDA (PS)-LEHRAMOHA BBA T(PS) (BBMB) CKT-1	BBMB	D	Mtc. of transmission line	05/Mar/2025	08:00	05/Mar/2025	18:00		PLANNED	Approved	05-Mar-25	08:00	05-Mar-25	18:00	
1436	RQ210852	OCC_228	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DELHI RR(BB)-NARELA(DV) (BBMB) CKT-1	BBMB	D	Replacement of ploymer disc insulator	04/Mar/2025	08:00	07/Mar/2025	18:00		PLANNED	Approved	04-Mar-25	08:00	07-Mar-25	18:00	
1437	RQ210834	OCC_228	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_L-GANGUWAL (BB) CKT-3	BBMB	C	Annual Mtc. & CTs replacement work.	03/Mar/2025	08:00	07/Mar/2025	18:00		PLANNED	Approved	03-Mar-25	08:00	07-Mar-25	18:00	
1438	RQ210891	OCC_228	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI(HV)-BHIWANI(BB) (HVPNL) CKT-2	HVPNL	D	Schedule Mtc. of Line	26/Mar/2025	08:00	26/Mar/2025	18:00		PLANNED	Approved	26-Mar-25	08:00	26-Mar-25	18:00	
1439	RQ210878	OCC_228	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPATTH(HV)-PANIPAT(BB) (HVPNL) CKT-3	HVPNL	D	Yearly Mtc.	17/Mar/2025	08:00	17/Mar/2025	18:00		PLANNED	Approved	17-Mar-25	08:00	17-Mar-25	18:00	
1440	RQ210879	OCC_228	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPATTH(HV)-PANIPAT(BB) (HVPNL) CKT-4	HVPNL	D	Yearly Mtc.	10/Mar/2025	08:00	10/Mar/2025	18:00		PLANNED	Approved	10-Mar-25	08:00	10-Mar-25	18:00	
1441	RQ210867	OCC_228	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-CHAJPUR(HV) (HVPNL) CKT-2	HVPNL	D	Yearly Mtc.	06/Mar/2025	08:00	06/Mar/2025	18:00		PLANNED	Approved	06-Mar-25	08:00	06-Mar-25	18:00	
1442	RQ210866	OCC_228	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-CHAJPUR(HV) (HVPNL) CKT-1	HVPNL	D	Yearly Mtc.	05/Mar/2025	08:00	05/Mar/2025	18:00		PLANNED	Approved	05-Mar-25	08:00	05-Mar-25	18:00	
1443	RQ209673	OCC_228	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-BHARATPUR(RS) (PG) CKT-1	POWER GRID,RR VPNL	D	maintenance of line and bay at 220KV GSS RVPN,	26/Mar/2025	08:00	26/Mar/2025	18:00		PLANNED	Approved	26-Mar-25	08:00	26-Mar-25	18:00	
1444	RQ210877	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-BHARATPUR(RS) (PG) CKT-1	POWER GRID,RR VPNL	D	AMP WORK	21/Mar/2025	09:00	21/Mar/2025	18:00		PLANNED	Approved	21-Mar-25	09:00	21-Mar-25	18:00	
1445	RQ209688	OCC_228	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-BAGRU(RS) (PG) CKT-1	POWER GRID,RR VPNL	D	For quarterly maintenance work of whole grid sub-station	09/Mar/2025	08:00	09/Mar/2025	18:00		PLANNED	Approved	09-Mar-25	08:00	09-Mar-25	18:00	
1446	RQ210872	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-SITARGANJ(PG) (PG) CKT-1	POWER GRID	D	For rectification of shutdown nature defects in line	25/Mar/2025	09:00	25/Mar/2025	18:00		PLANNED	Approved	25-Mar-25	09:00	25-Mar-25	18:00	
1447	RQ209677	OCC_228	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAWAIMADHOPUR(RS)-DAUSA(RS) (PG) CKT-1	POWER GRID	D	Quarterly maintenance	20/Mar/2025	08:00	20/Mar/2025	18:00		PLANNED	Approved	20-Mar-25	08:00	20-Mar-25	18:00	
1448	RQ210696	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAULIVI (PG)-DHAULIGANGA(NH) (PG) CKT-2	POWER GRID	D	AMP WORK	19/Mar/2025	09:00	19/Mar/2025	18:00		PLANNED	Approved	19-Mar-25	09:00	19-Mar-25	18:00	
1449	RQ209690	OCC_228	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-2	POWER GRID	D	Quarterly maintenance	18/Mar/2025	08:00	18/Mar/2025	18:00		PLANNED	Approved	18-Mar-25	08:00	18-Mar-25	18:00	
1450	RQ209689	OCC_228	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-1	POWER GRID	D	Quarterly maintenance	17/Mar/2025	08:00	17/Mar/2025	18:00		PLANNED	Approved	17-Mar-25	08:00	17-Mar-25	18:00	

1451	RQ210694	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PITHORAGARH-JAULIJI (PG) CKT-1	POWER GRID	D	AMP WORK	12/Mar/2025	09:00	12/Mar/2025	18:00		PLANNED	Approved	12-Mar-25	09:00	12-Mar-25	18:00	
1452	RQ210695	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PITHORAGARH-JAULIJI (PG) CKT-2	POWER GRID	D	AMP WORK	10/Mar/2025	09:00	10/Mar/2025	18:00		PLANNED	Approved	10-Mar-25	09:00	10-Mar-25	18:00	
1453	RQ210868	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SITARGANJ(PG)-CBGANJ(UP) (PG) CKT-1	POWER GRID	D	To attend SD nature of defects in the line	07/Mar/2025	08:00	08/Mar/2025	18:00		PLANNED	Approved	07-Mar-25	08:00	08-Mar-25	18:00	
1454	RQ209682	OCC_228	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV INDIRA NAGAR(RS)-HEERAPURA(RS) (PG) CKT-1	POWER GRID	D	Quarterly maintenance of Bay Equipment	06/Mar/2025	08:00	06/Mar/2025	18:00		PLANNED	Approved	06-Mar-25	08:00	06-Mar-25	18:00	
1455	RQ209683	OCC_228	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LALSOTE(RS)-DAUSA(RS) (PG) CKT-1	POWER GRID	C	Overhauling of Pole of CB & Quarterly Maintenance	06/Mar/2025	08:00	07/Mar/2025	18:00		PLANNED	Approved	06-Mar-25	08:00	07-Mar-25	18:00	
1456	RQ210805	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-JHUSI(UP) (PG) CKT-1	POWER GRID	D	Replacement of dead end at Loc 65 by Prayagraj TLM.	05/Mar/2025	09:00	05/Mar/2025	18:00		PLANNED	Approved	05-Mar-25	09:00	05-Mar-25	18:00	
1457	RQ209691	OCC_228	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-INDIRA NAGAR(RS) (PG) CKT-1	POWER GRID	D	Quarterly maintenance of Bay Equipment	05/Mar/2025	08:00	05/Mar/2025	18:00		PLANNED	Approved	05-Mar-25	08:00	05-Mar-25	18:00	
1458	RQ210865	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-CBGANJ(UP) (PG) CKT-1	POWER GRID	D	To attend S/D nature defects	05/Mar/2025	08:00	06/Mar/2025	18:00		PLANNED	Approved	05-Mar-25	08:00	06-Mar-25	18:00	
1459	RQ210826	OCC_228	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FARIDABAD SEC-58 (HV)-SAMAYPUR(BB) (PG) CKT-2	POWER GRID	D	Gen. Mtc. of Line	05/Mar/2025	08:00	05/Mar/2025	18:00		PLANNED	Approved	05-Mar-25	08:00	05-Mar-25	18:00	
1460	RQ210688	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAR(NT)-RAEBAREILLY(PG) (PG) CKT-3	POWER GRID	D	AMP WORK	03/Mar/2025	10:00	03/Mar/2025	18:00		PLANNED	Approved	03-Mar-25	10:00	03-Mar-25	18:00	
1461	RQ210510	OCC_228	slcdcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-1	DTL	D	For Tan-delta Testing of 220KV CT's & CVT's of 220KV Mandola Ckt No-02 by CTL.	25/Mar/2025	09:00	25/Mar/2025	13:00		PLANNED	Approved	25-Mar-25	09:00	25-Mar-25	13:00	
1462	RQ210511	OCC_228	slcdcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-2	DTL	D	For Tan-delta Testing of 220KV CT's & CVT's of 220KV Mandola Ckt No-01 by CTL.	24/Mar/2025	09:00	24/Mar/2025	13:00		PLANNED	Approved	24-Mar-25	09:00	24-Mar-25	13:00	
1463	RQ210508	OCC_228	slcdcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-1	DTL	D	For Tree Trimming work at 220KV O/H transmission line from 220KV Gopalpur to Mandola Ckt No-01 and other general maintenance work.	13/Mar/2025	10:00	13/Mar/2025	17:00		PLANNED	Approved	13-Mar-25	10:00	13-Mar-25	17:00	
1464	RQ210515	OCC_228	slcdcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-4	DTL	D	1.Testing of Bay's Equipments as per OS Schedule	07/Mar/2025	10:00	07/Mar/2025	14:00		PLANNED	Approved	07-Mar-25	10:00	07-Mar-25	14:00	

1465	RQ210509	OCC_228	slcdcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-2	DTL	D	For Tree Trimming work at 220KV O/H transmission line from Gopalpur to Mandola Ckt No-02 and other general maintenance work.	06/Mar/2025	10:00	06/Mar/2025	17:00		PLANNED	Approved	06-Mar-25	10:00	06-Mar-25	17:00	
1466	RQ210514	OCC_228	slcdcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-3	DTL	D	1.Testing of Bay's Equipments as per OS Schedule	05/Mar/2025	10:00	05/Mar/2025	14:00		PLANNED	Approved	05-Mar-25	10:00	05-Mar-25	14:00	
1467	RQ210513	OCC_228	slcdcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-2	DTL	D	1.Sf6 gas leakage check	04/Mar/2025	10:00	04/Mar/2025	14:00		PLANNED	Approved	04-Mar-25	10:00	04-Mar-25	14:00	
1468	RQ210512	OCC_228	slcdcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-1	DTL	D	1.Testing of Bay's Equipments as per OS Schedule	03/Mar/2025	10:00	03/Mar/2025	14:00		PLANNED	Approved	03-Mar-25	10:00	03-Mar-25	14:00	
1469	RQ209352	OCC_228	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Preventive maintenance work of the 220kV Transmission lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, towers members above basic body 1, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	22/Mar/2025	10:00	31/Mar/2025	16:30	Shutdown required on daily basis from 10:00 to 16:30 hrs . During this shutdown period Power of ADHPL & Phozal HPPTCL will be evacuated through 220 KV AD hydro(AD)-Phozal(HP) (ADHPL) Ckt-1 & 220 KV Phozal(HP)-Nallagarh(PG) (ADHPL) Ckt-1.	PLANNED	Approved	22-Mar-25	10:00	31-Mar-25	16:30	May be allowed subject to no generation evacuation affected during shutdown/ 220KV Phozal-Nallagarh must be in service during shutdown

1470	RQ209351	OCC_228	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Post-winter (after snow season) preventive maintenance work of 220KV Prini switchyard equipments like Circuit Breakers,CT,IVT,CVT, Isolators and LA. Also including preventive maintenance work of the 220kV Trans.Lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of	10/Mar/2025	09:00	21/Mar/2025	18:00	Shutdown required on daily basis from 09:00 to 18:00 hrs. Possibly there will be no generation schedule of ADHPL during this shutdown period & Power of Phozal HPPTCL will be evacuated through 220 KV Phozal(HP)-Nallagarh(PG) (ADHPL) Ckt-1.	PLANNED	Approved	10-Mar-25	09:00	21-Mar-25	18:00	May be allowed subject to no generation evacuation affected during shutdown/ 220KV Phozal-Nallagarh must be in service during shutdown
1471	RQ209353	OCC_228	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1	ADHPL	D	Post-winter (after snow season) preventive maintenance work of 220KV Prini switchyard equipments like Circuit Breakers,CT,IVT,CVT, Isolators and LA. Also including preventive maintenance work of the 220kV Trans.Lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of	10/Mar/2025	09:00	21/Mar/2025	18:00	Shutdown required on daily basis from 09:00 to 18:00 hrs. Possibly there will be no generation schedule of ADHPL during this shutdown period & Power of Phozal HPPTCL will be evacuated through 220 KV Phozal(HP)-Nallagarh(PG) (ADHPL) Ckt-1.	PLANNED	Approved	10-Mar-25	09:00	21-Mar-25	18:00	May be allowed subject to HP consent & no generation evacuation affected during shutdown/ 220KV Phozal-Nallagarh must be in service during shutdown

1472	RQ209350	OCC_228	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1		D	Preventive maintenance work of the 220kV Transmission lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, towers members above basic body 1, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	01/Mar/2025	10:00	09/Mar/2025	16:30	Shutdown required on daily basis from 10:00 to 16:30 hrs . During this shutdown period Power of ADHPL & Phozal HPPTCL will be evacuated through 220 KV AD hydro(AD)-Phozal(HP) (ADHPL) Ckt-1 & 220 KV Phozal(HP)-Nallagarh(PG) (ADHPL) Ckt-1.	PLANNED	Approved	01-Mar-25	10:00	09-Mar-25	16:30	May be allowed subject to no generation evacuation affected during shutdown/ 220KV Phozal-Nallagarh must be in service during shutdown
	RQ209912	OCC_228	stuurp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAR(NT)-RAEBAREILLY(PG) (PG) CKT-1	POWER GRID,UP PTCL	D	Routine maintenance works like jumper tightening of tension towers, top tower patrolling disc etc	18/Mar/2025	08:00	23/Mar/2025	18:00		PLANNED	Approved	18-Mar-25	08:00	23-Mar-25	18:00	
1473	RQ210892	OCC_228	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAR(NT)-RAEBAREILLY(PG) (PG) CKT-1	POWER GRID,UP PTCL	D	bay equipment maintenance	10/Mar/2025	08:00	10/Mar/2025	18:00		PLANNED	Approved	10-Mar-25	08:00	10-Mar-25	18:00	
1475	RQ210773	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-KIDWAI NAGAR KANPUR (UP) (PG) CKT-1	POWER GRID,UP PTCL	D	AMP WORK	06/Mar/2025	08:00	06/Mar/2025	18:00		PLANNED	Approved	06-Mar-25	08:00	06-Mar-25	18:00	
1476	RQ210791	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-NAINI(RLY) (RAILWAYS) CKT-2	RAILWAYS	D	Line Bay AMP Works by Prayagraj SS.	03/Mar/2025	09:00	03/Mar/2025	18:00		PLANNED	Approved	03-Mar-25	09:00	03-Mar-25	18:00	
1477	RQ210790	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-NAINI(RLY) (RAILWAYS) CKT-1	RAILWAYS	D	Line Bay AMP Works by Prayagraj SS.	02/Mar/2025	09:00	02/Mar/2025	18:00		PLANNED	Approved	02-Mar-25	09:00	02-Mar-25	18:00	
1478	RQ210825	OCC_228	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FARIDABAD SEC-58 (HV)-SAMAYPUR(BB) (HVPNL) CKT-1	POWER GRID,HV PNL	D	Gen. Mtc. of Line	03/Mar/2025	08:00	03/Mar/2025	18:00		PLANNED	Approved	03-Mar-25	08:00	03-Mar-25	18:00	
1479	RQ210474	OCC_228	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 1		D	For Bay extension works, To avoid induction during movement of machinery, T&P.	28/Mar/2025	15:00	28/Mar/2025	23:00		PLANNED	Approved	28-Mar-25	19:00	28-Mar-25	23:00	May be given from 19:00Hrs//All other elements must be connected with Other Bus
1480	RQ210473	OCC_228	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 1		D	AMP works	27/Mar/2025	15:00	27/Mar/2025	23:00		PLANNED	Approved	27-Mar-25	19:00	27-Mar-25	23:00	May be given from 19:00Hrs//All other elements must be connected with Other Bus

1481	RQ210472	OCC_228	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 2		D	AMP works	26/Mar/2025	15:00	26/Mar/2025	23:00		PLANNED	Approved	26-Mar-25	19:00	26-Mar-25	23:00	May be given from 19:00Hrs//All other elements must be connected with Other Bus
1482	RQ210471	OCC_228	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 2		D	For Bay extension works, To avoid induction during movement of machinery, T&P.	25/Mar/2025	15:00	25/Mar/2025	23:00		PLANNED	Approved	25-Mar-25	19:00	25-Mar-25	23:00	May be given from 19:00Hrs//All other elements must be connected with Other Bus
1483	RQ209329	OCC_228	cpcc2_sd	BUS	220KV BUS 2 AT SAMBA(PG)		D	AMP WORK	21/Mar/2025	09:00	21/Mar/2025	17:00	Kindly approve.	PLANNED	Approved	21-Mar-25	09:00	21-Mar-25	17:00	
1484	RQ210457	OCC_228	cpcc1_sd	BUS	220KV BUS 1 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (Busbar Relay Stability Test)	20/Mar/2025	09:00	21/Mar/2025	20:00		PLANNED	Approved	20-Mar-25	09:00	21-Mar-25	20:00	
1485	RQ209328	OCC_228	cpcc2_sd	BUS	220KV BUS 1 AT SAMBA(PG)		D	AMP WORK	19/Mar/2025	09:00	19/Mar/2025	17:00	Kindly approve.	PLANNED	Approved	19-Mar-25	09:00	19-Mar-25	17:00	
1486	RQ210386	OCC_228	cpcc1_sd	BUS	220 KV BIKANER(PG) - BUS 1		D	For Interlock checking work in SS-101 Package	18/Mar/2025	16:00	18/Mar/2025	23:00		PLANNED	Approved	18-Mar-25	19:00	18-Mar-25	23:00	May be given from 19:00 Hrs//All other elements must be connected with Other Bus
1487	RQ210456	OCC_228	cpcc1_sd	BUS	220KV BUS 2 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (Bus Bar Relay Stability Test)	18/Mar/2025	09:00	19/Mar/2025	20:00		PLANNED	Approved	18-Mar-25	09:00	19-Mar-25	20:00	
1488	RQ210460	OCC_228	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSL) - BUS 3		D	For Bay Extension works	17/Mar/2025	17:00	25/Mar/2025	23:00		PLANNED	Approved	17-Mar-25	19:00	25-Mar-25	23:00	May be given from 19:00 Hrs//All other elements must be connected with Other Bus
1489	RQ210461	OCC_228	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSL) - BUS 4		D	For Bay Extension works	17/Mar/2025	17:00	25/Mar/2025	23:00		PLANNED	Approved	17-Mar-25	19:00	25-Mar-25	23:00	May be given from 19:00 Hrs//All other elements must be connected with Other Bus
1490	RQ210387	OCC_228	cpcc1_sd	BUS	220 KV BIKANER(PG) - BUS 2		D	For Interlock checking work in SS-101 Package	17/Mar/2025	16:00	17/Mar/2025	23:00		PLANNED	Approved	17-Mar-25	19:00	17-Mar-25	23:00	May be given from 19:00 Hrs//All other elements must be connected with Other Bus
1491	RQ209327	OCC_228	cpcc2_sd	BUS	220KV BUS 2 AT KAITHAL(PG)		D	AMP WORK	17/Mar/2025	09:30	18/Mar/2025	18:00	Kindly approve.	PLANNED	Approved	17-Mar-25	09:30	18-Mar-25	18:00	
1492	RQ209813	OCC_228	cpcc2_sd	BUS	220KV BUS 1 AT AMRITSAR(PG)		D	For AMP work.	16/Mar/2025	10:00	17/Mar/2025	18:00	Kindly approve.	PLANNED	Approved	16-Mar-25	10:00	17-Mar-25	18:00	
1493	RQ210462	OCC_228	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSL) - BUS 5		D	For Bay Extension works	14/Mar/2025	17:00	21/Mar/2025	23:00		PLANNED	Approved	14-Mar-25	19:00	21-Mar-25	23:00	May be given from 19:00 Hrs//All other elements must be connected with Other Bus
1494	RQ210458	OCC_228	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSL) - BUS 1		D	For Bay Extension works	12/Mar/2025	17:00	20/Mar/2025	23:00		PLANNED	Approved	12-Mar-25	19:00	20-Mar-25	23:00	May be given from 19:00 Hrs//All other elements must be connected with Other Bus
1495	RQ210459	OCC_228	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSL) - BUS 2		D	For Bay Extension works	11/Mar/2025	17:00	21/Mar/2025	23:00		PLANNED	Approved	11-Mar-25	19:00	21-Mar-25	23:00	May be given from 19:00 Hrs//All other elements must be connected with Other Bus
1496	RQ210452	OCC_228	cpcc1_sd	BUS	220KV BUS 2 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (erection of equipment)	11/Mar/2025	09:00	12/Mar/2025	20:00	Shutdown of 220 kv Bus-1,BUS-2 and BUS-3 required simultaneously for stringing of Jack Bus in R&Y phase.	PLANNED	Approved	11-Mar-25	09:00	12-Mar-25	20:00	

1497	RQ210451	OCC_228	cpcc1_sd	BUS	220KV BUS 1 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (erection of equipment)	11/Mar/2025	09:00	12/Mar/2025	20:00	Shutdown of 220 kV Bus-1,BUS-2 and BUS-3 required simultaneously for stringing of Jack Bus in R&Y phase.	PLANNED	Approved	11-Mar-25	09:00	12-Mar-25	20:00	
1498	RQ210453	OCC_228	cpcc1_sd	BUS	220KV BUS 3 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (erection of equipment)	11/Mar/2025	09:00	12/Mar/2025	20:00	Shutdown of 220 kV Bus-1,BUS-2 and BUS-3 required simultaneously for stringing of Jack Bus in R&Y phase.	PLANNED	Approved	11-Mar-25	09:00	12-Mar-25	20:00	
1499	RQ209812	OCC_228	cpcc2_sd	BUS	220KV BUS 2 AT AMRITSAR(PG)		D	For AMP work.	10/Mar/2025	10:00	11/Mar/2025	18:00	Kindly approve.	PLANNED	Approved	10-Mar-25	10:00	11-Mar-25	18:00	
1500	RQ209809	OCC_228	cpcc2_sd	BUS	220KV BUS 1 AT KAITHAL(PG)		D	Shutdown required for installation of BPI to provide additional support for Bus	10/Mar/2025	09:30	15/Mar/2025	18:00	Kindly approve.	PLANNED	Approved	10-Mar-25	09:30	15-Mar-25	18:00	
1501	RQ209325	OCC_228	cpcc2_sd	BUS	220KV BUS 2 AT MOGA(PG)		D	Bus Bar relay retrofitting work & hotspot attending work	08/Mar/2025	08:00	09/Mar/2025	18:00	Kindly approve.	PLANNED	Approved	08-Mar-25	08:00	09-Mar-25	18:00	
1502	RQ209324	OCC_228	cpcc2_sd	BUS	220KV BUS 1 AT MOGA(PG)		D	Bus Bar relay retrofitting work & hotspot attending work	06/Mar/2025	08:00	07/Mar/2025	18:00	Kindly approve.	PLANNED	Approved	06-Mar-25	08:00	07-Mar-25	18:00	
1503	RQ210448	OCC_228	cpcc1_sd	BUS	220KV BUS 1 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (Bus Stability Test)	05/Mar/2025	09:00	05/Mar/2025	20:00		PLANNED	Approved	05-Mar-25	09:00	05-Mar-25	20:00	
1504	RQ210447	OCC_228	cpcc1_sd	BUS	220KV BUS 2 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (Bus Stability Test)	04/Mar/2025	09:00	04/Mar/2025	20:00		PLANNED	Approved	04-Mar-25	09:00	04-Mar-25	20:00	
1505	RQ209808	OCC_228	cpcc2_sd	BUS	220KV BUS 1 AT KAITHAL(PG)		D	Shutdown required for installation of BPI to provide additional support for Bus	03/Mar/2025	09:30	08/Mar/2025	18:00	Kindly approve.	PLANNED	Approved	03-Mar-25	09:30	08-Mar-25	18:00	
1506	RQ210903	OCC_228	bbmb_sd	BUS	220KV BUS 2 AT BHIWANI(BB)	BBMB	D	Schedule Mtc. of Line (220 KV Bhiwani - Hissar ckt-II)	28/Mar/2025	08:00	28/Mar/2025	18:00		PLANNED	Approved	28-Mar-25	08:00	28-Mar-25	18:00	
1507	RQ210912	OCC_228	bbmb_sd	BUS	220KV BUS 1 AT PANIPAT(BB)	BBMB	D	Yearly Mtc.	27/Mar/2025	08:00	27/Mar/2025	18:00		PLANNED	Approved	27-Mar-25	08:00	27-Mar-25	18:00	
1508	RQ210907	OCC_228	bbmb_sd	BUS	220KV BUS 4 AT SAMAYPUR(BB)	BBMB	D	Gen. Mtc. of Line	27/Mar/2025	08:00	27/Mar/2025	18:00		PLANNED	Approved	27-Mar-25	08:00	27-Mar-25	18:00	
1509	RQ210905	OCC_228	bbmb_sd	BUS	220KV BUS 2 AT SAMAYPUR(BB)	BBMB	D	Gen. Mtc. of Line	26/Mar/2025	08:00	26/Mar/2025	18:00		PLANNED	Approved	26-Mar-25	08:00	26-Mar-25	18:00	
1510	RQ210900	OCC_228	bbmb_sd	BUS	220KV BUS 2 AT JAMALPUR(BB)	BBMB	D	Yearly Maintenance of Sub-Station equipment.	26/Mar/2025	08:00	27/Mar/2025	18:00		PLANNED	Approved	26-Mar-25	08:00	27-Mar-25	18:00	
1511	RQ210914	OCC_228	bbmb_sd	BUS	220KV BUS 2 AT PANIPAT(BB)	BBMB	D	Yearly Mtc. (on RHS)	26/Mar/2025	08:00	26/Mar/2025	18:00		PLANNED	Approved	26-Mar-25	08:00	26-Mar-25	18:00	
1512	RQ210913	OCC_228	bbmb_sd	BUS	220KV BUS 2 AT PANIPAT(BB)	BBMB	D	Yearly Mtc.(on LHS)	25/Mar/2025	08:00	25/Mar/2025	18:00		PLANNED	Approved	25-Mar-25	08:00	25-Mar-25	18:00	

1513	RQ210909	OCC_228	bbmb_sd	BUS	220KV BUS 2 AT CHARKHI DADR(BB)	BBMB	D	Half Yearly mtc. of Sub-Station equipment	24/Mar/2025	08:00	24/Mar/2025	18:00		PLANNED	Approved	24-Mar-25	08:00	24-Mar-25	18:00	
1514	RQ210906	OCC_228	bbmb_sd	BUS	220KV BUS 3 AT SAMAYPUR(BB)	BBMB	D	Gen. Mtc. of Line	24/Mar/2025	08:00	24/Mar/2025	18:00		PLANNED	Approved	24-Mar-25	08:00	24-Mar-25	18:00	
1515	RQ210908	OCC_228	bbmb_sd	BUS	220KV BUS 1 AT CHARKHI DADR(BB)	BBMB	D	Half Yearly mtc. of Sub-Station equipment	21/Mar/2025	08:00	21/Mar/2025	18:00		PLANNED	Approved	21-Mar-25	08:00	21-Mar-25	18:00	
1516	RQ210899	OCC_228	bbmb_sd	BUS	220KV BUS 1 AT JAMALPUR(BB)	BBMB	D	Yearly Maintenance of Sub-Station equipment.	20/Mar/2025	08:00	21/Mar/2025	18:00		PLANNED	Approved	20-Mar-25	08:00	21-Mar-25	18:00	
1517	RQ210910	OCC_228	bbmb_sd	BUS	220KV BUS 2 AT DELHI RR(BB)	BBMB	D	Quarterly maintenance	18/Mar/2025	08:00	18/Mar/2025	18:00		PLANNED	Approved	18-Mar-25	08:00	18-Mar-25	18:00	
1518	RQ210911	OCC_228	bbmb_sd	BUS	220KV BUS 1 AT DEHAR(BB)	BBMB	D	Attending Hot Point	07/Mar/2025	08:00	07/Mar/2025	18:00		PLANNED	Approved	07-Mar-25	08:00	07-Mar-25	18:00	
1519	RQ210895	OCC_228	bbmb_sd	BUS	220KV BUS 2 AT JALANDHAR(BB)	BBMB	D	Yearly mtc. of Sub-Station equipment	05/Mar/2025	08:00	05/Mar/2025	18:00		PLANNED	Approved	05-Mar-25	08:00	05-Mar-25	18:00	
1520	RQ210894	OCC_228	bbmb_sd	BUS	220KV BUS 1 AT JALANDHAR(BB)	BBMB	D	Half Yearly mtc. of Sub-Station equipment	04/Mar/2025	08:00	04/Mar/2025	18:00		PLANNED	Approved	04-Mar-25	08:00	04-Mar-25	18:00	
1521	RQ209479	OCC_228	stuup_sd	BUS	220 KV PANKI(UP) - BUS 1	UPPTCL	C	* SHUTDOWN OF 220KV MAIN BUS I FOR REPLACEMENT OF 220KV A BUS SINGLE MOOSE TO TWIN MOOSE CONDUCTOR.	24/Mar/2025	10:00	30/Mar/2025	17:00		PLANNED	Approved	24-Mar-25	10:00	30-Mar-25	17:00	May be given /All other elements must be connected with other bus
1522	RQ209480	OCC_228	stuup_sd	BUS	220 KV PANKI(UP) - BUS 2	UPPTCL	C	SHUTDOWN OF 220KV MAIN BUS-II FOR REPLACEMENT OF 220KV B BUS SINGLE MOOSE TO TWIN MOOSE CONDUCTOR	17/Mar/2025	10:00	23/Mar/2025	17:00		PLANNED	Approved	17-Mar-25	10:00	23-Mar-25	17:00	May be given /All other elements must be connected with other bus
1523	RQ209180	OCC_228	stuup_sd	BUS	220 KV RAMPUR_PRSTL (UP) - BUS 1	UPPTCL	C	AMP works	05/Mar/2025	09:00	05/Mar/2025	17:30		PLANNED	Approved	05-Mar-25	09:00	05-Mar-25	17:30	
1524	RQ210593	OCC_228	cpcc3_sd	BUS	220KV BUS 2 AT GORAKHPUR(PG)	POWER GRID	D	AMP WORK	14/Mar/2025	09:30	14/Mar/2025	17:30		PLANNED	Approved	14-Mar-25	09:30	14-Mar-25	17:30	
1525	RQ210589	OCC_228	cpcc3_sd	BUS	220KV BUS 1 AT GORAKHPUR(PG)	POWER GRID	D	AMP WORK	13/Mar/2025	09:30	13/Mar/2025	17:30		PLANNED	Approved	13-Mar-25	09:30	13-Mar-25	17:30	
1526	RQ210975	OCC_228	cpcc1_sd	BUS	220KV BUS 2 AT HISSAR(PG)	POWER GRID	C	for retrofitment of 220 KV Busbar relay	11/Mar/2025	08:00	19/Mar/2025	18:00		PLANNED	Approved	11-Mar-25	08:00	19-Mar-25	18:00	Subject to haryana consent / all other elements must remain in service with other Bus
1527	RQ210568	OCC_228	cpcc3_sd	BUS	220KV BUS 2 AT ALLAHABAD(PG)	POWER GRID	C	Bus bar relay retrofitting works	08/Mar/2025	09:00	14/Mar/2025	18:00		PLANNED	Approved	08-Mar-25	09:00	14-Mar-25	18:00	May be given /All other elements must be connected with other bus
1528	RQ210601	OCC_228	cpcc3_sd	BUS	220KV BUS 2 AT SITARGANI(PG)	POWER GRID	D	For retrofitment of bus bar protection	06/Mar/2025	08:00	06/Mar/2025	18:00		PLANNED	Approved	06-Mar-25	08:00	06-Mar-25	18:00	
1529	RQ210857	OCC_228	cpcc3_sd	BUS	220KV BUS 1 AT AGRA(PG)	POWER GRID	D	alignment issue in isolator W2.W3.Q11.Q11	04/Mar/2025	09:00	04/Mar/2025	17:30		PLANNED	Approved	04-Mar-25	09:00	04-Mar-25	17:30	
1530	RQ210596	OCC_228	cpcc3_sd	BUS	220KV BUS 1 AT SITARGANI(PG)	POWER GRID	D	For retrofitment of bus bar protection	04/Mar/2025	08:00	04/Apr/2025	18:00		PLANNED	Approved	04-Mar-25	08:00	04-Apr-25	18:00	
1531	RQ210554	OCC_228	cpcc3_sd	BUS	220 KV PITHORAGARH(PG) - BUS 1	POWER GRID	D	Retrofit of 220 kV Bus Bar Protection panel	03/Mar/2025	09:00	03/Mar/2025	18:00		PLANNED	Approved	03-Mar-25	09:00	03-Mar-25	18:00	
1532	RQ210974	OCC_228	cpcc1_sd	BUS	220KV BUS 1 AT HISSAR(PG)	POWER GRID	C	for retrofitment of 220 KV Busbar relay	01/Mar/2025	08:00	10/Mar/2025	18:00		PLANNED	Approved	01-Mar-25	08:00	10-Mar-25	18:00	Subject to haryana consent / all other elements must remain in service with other Bus
1533	RQ209946	OCC_228	ntpcos_sd	BUS	220KV BUS 4 AT UNCHAHAAR(NT)	NTPC	D	bus side isolator checking	06/Mar/2025	08:00	08/Mar/2025	18:00		PLANNED	Approved	06-Mar-25	08:00	08-Mar-25	18:00	May be given on daily basis

1534	RQ209357	OCC_228	ntpcs_sd	BUS	220KV BUS 3 AT UNCHAHAR(NT)	NTPC	D	bus side isolator checking	03/Mar/2025	08:00	05/Mar/2025	18:00		PLANNED	Approved	03-Mar-25	08:00	05-Mar-25	18:00	May be given on daily basis
1535	RQ209940	OCC_228	slcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	28/Mar/2025	08:00	28/Mar/2025	18:00		PLANNED	Approved	28-Mar-25	08:00	28-Mar-25	18:00	
1536	RQ209645	OCC_228	slcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	20/Mar/2025	08:00	20/Mar/2025	18:00		PLANNED	Approved	20-Mar-25	08:00	20-Mar-25	18:00	
1537	RQ209632	OCC_228	slcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	12/Mar/2025	08:00	12/Mar/2025	18:00		PLANNED	Approved	12-Mar-25	08:00	12-Mar-25	18:00	
1538	RQ209569	OCC_228	slcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	04/Mar/2025	08:00	04/Mar/2025	18:00		PLANNED	Approved	04-Mar-25	08:00	04-Mar-25	18:00	
1539	RQ209829	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV KATHUA(JK)-MAHANPUR(JK) (PG) CKT-1		D	For AMP of Line Equipments at Mahanpur.	24/Mar/2025	09:30	24/Mar/2025	17:00	Kindly approve.	PLANNED	Approved	24-Mar-25	09:30	24-Mar-25	17:00	
1540	RQ209843	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-KATHUA(JK) (PG) CKT-1		D	Replacement of Puntured insulator at Loc No. 28 detected during online PID.	20/Mar/2025	08:00	20/Mar/2025	18:00	Kindly approve.	PLANNED	Approved	20-Mar-25	08:00	20-Mar-25	18:00	
1541	RQ209844	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-MAHANPUR(PDD) (PG) CKT-1		D	Non auto mode required for safety purpose.	20/Mar/2025	08:00	20/Mar/2025	18:00	Kindly approve.	PLANNED	Approved	20-Mar-25	08:00	20-Mar-25	18:00	
1542	RQ210762	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV BALJA(PG)-BANSDIH(UP) (UP) CKT-1	UPPTCL	D	AMP of line bay	08/Mar/2025	08:00	08/Mar/2025	18:00		PLANNED	Approved	08-Mar-25	08:00	08-Mar-25	18:00	
1543	RQ210854	OCC_228	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	132 KV DEHAR(BB)-KANGOO(HP) (HPPTCL) CKT-1	HPPTCL	D	Attending hot point.	04/Mar/2025	08:00	04/Mar/2025	18:00		PLANNED	Approved	04-Mar-25	08:00	04-Mar-25	18:00	
1544	RQ210097	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-SIKAR(PG) (RS) CKT-2		D	AMP WORK OF LINE BAY & LINE REACTOR	04/Mar/2025	09:00	04/Mar/2025	18:00	BOTH LINE AND REACTOR WILL REMAIN UNDER SHUTDOWN AS REACTOR IS NON SWITCHABLE	PLANNED	Approved	04-Mar-25	16:00	04-Mar-25	23:00	May be given from 16:00Hrs

1545	RQ210098	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2		D	Shutdown nature defects rectification & 1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP(TIMING,CRM,D CRM DEW POINT,COIL CURRENT) works . 3.PR-1&2 retrofitment (Viat Make). 4.HV bushing tan delta point rectification. 5. Distance Relay testing	03/Mar/2025	09:00	04/Mar/2025	18:00	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP(TIMING,CRM,DCRM DEW POINT,COIL CURRENT) works . 3.PR-1&2 retrofitment (Viat Make). 4.HV bushing tan delta point rectification. 5. Distance Relay testing	PLANNED	Approved	03-Mar-25	16:30	04-Mar-25	23:00	to be availed from 16:30hrs.
1546	RQ210074	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1		D	For OPGW installation works under 'OPGW-02' Package	01/Mar/2025	08:00	31/Mar/2025	18:00	Non-Auto required for OPGW installation works	PLANNED	Approved	01-Mar-25	08:00	31-Mar-25	18:00	
1547	RQ210856	OCC_228	cpcc3_sd	BUS	132 KV SITARGANJ(PG) - BUS 1	POWER GRID	D	For retrofitment of busbar protection	10/Mar/2025	08:00	10/Mar/2025	18:00		PLANNED	Approved	10-Mar-25	08:00	10-Mar-25	18:00	
1548	RQ210555	OCC_228	cpcc3_sd	BUS	132 KV PITHORAGARH(PG) - BUS 1	POWER GRID	D	Retrofit of 132 kV Bus Bar Protection Panel	05/Mar/2025	09:00	05/Mar/2025	18:00		PLANNED	Approved	05-Mar-25	09:00	05-Mar-25	18:00	
1549	RQ210998	OCC_228	bbmb_sd	BUS	132 KV DEHAR(BB) - BUS 1	BBMB	D	For attending hot point	04/Mar/2025	08:00	04/Mar/2025	18:00		PLANNED	Approved	04-Mar-25	08:00	04-Mar-25	18:00	
1550	RQ210489	OCC_228	cpcc1_sd	BUS	400KV BUS 2 AT BAWANA(DV)		C	40789 isolator retrofitting work at DTL bawana ss	28/Mar/2025	08:00	30/Mar/2025	18:00	40789 isolator retrofitting work at DTL bawana ss/Under add-cap-2019-24 for Nathpa—Jharkri Transmission system (NAJH)	PLANNED	Approved	28-Mar-25	08:00	30-Mar-25	18:00	May be given subject to all other elements must be connected with other Bus/Subject to Delhi consent
1551	RQ210481	OCC_228	cpcc1_sd	BUS	400KV BUS 3 AT MANDOLA(PG)		D	AMP Work of 400 KV WEST BUS 1B	27/Mar/2025	08:00	27/Mar/2025	18:00	for AMP work	PLANNED	Approved					Clubbed with 1562
1552	RQ210479	OCC_228	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)		D	AMP Work of 400 KV WEST BUS 1B	26/Mar/2025	08:00	26/Mar/2025	18:00	for AMP work	PLANNED	Approved					Clubbed with 1556
1553	RQ210497	OCC_228	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)		D	Bus bar relay retrofitting work at Mandola ss	25/Mar/2025	08:00	25/Mar/2025	18:00	Bus bar relay retrofitting work at Mandola ss//under add-cap	PLANNED	Approved	25-Mar-25		25-Mar-25		May be allowed subject to Delhi consent/ Shutdown duration must be max 3 hours/ Utility may apply the shutdown in D-5 basis to NRLDC for approval on real time grid condition
1554	RQ210482	OCC_228	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)		D	AMP Work of 400 KV WEST BUS 1B	25/Mar/2025	08:00	25/Mar/2025	18:00	for AMP work	PLANNED	Approved					Clubbed with 1560

1555	RQ210488	OCC_228	cpcc1_sd	BUS	400KV BUS 2 AT BAWANA(DV)		C	41289 isolator retrofitting work at DTL bawana ss	25/Mar/2025	08:00	27/Mar/2025	18:00	41289 isolator retrofitting work at DTL bawana ss/Under add-cap-2019-24 for Nathpa—Jhakra Transmission system (NAJH)	PLANNED	Approved	25-Mar-25	08:00	27-Mar-25	18:00	May be given subject to all other elements must be connected with other Bus/Subject to Delhi consent
1556	RQ210496	OCC_228	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)		D	Bus bar relay retrofitting work at Mandola ss	24/Mar/2025	08:00	24/Mar/2025	18:00	Bus bar relay retrofitting work at Mandola ss/under add-cap	PLANNED	Approved	24-Mar-25		24-Mar-25		May be allowed subject to Delhi consent/ Shutdown duration must be max 3 hours/ Utility may apply the shutdown in D-5 basis to NRLDC for approval on real time grid condition
1557	RQ210491	OCC_228	cpcc1_sd	BUS	400KV BUS 2 AT MURADNAGAR_1 (UP)		D	LBB relay testing work at Muradnagar SS	23/Mar/2025	08:00	23/Mar/2025	18:00	LBB relay testing work at Muradnagar SS	PLANNED	Approved	23-Mar-25	08:00	23-Mar-25	18:00	
1558	RQ210487	OCC_228	cpcc1_sd	BUS	400KV BUS 2 AT BAWANA(DV)		C	41489 isolator retrofitting work at DTL bawana ss	22/Mar/2025	08:00	24/Mar/2025	18:00	41489 isolator retrofitting work at DTL bawana ss/Under add-cap-2019-24 for Nathpa—Jhakra Transmission system (NAJH)	PLANNED	Approved	22-Mar-25	08:00	24-Mar-25	18:00	May be given subject to all other elements must be connected with other Bus/Subject to Delhi consent
1559	RQ210490	OCC_228	cpcc1_sd	BUS	400KV BUS 1 AT MURADNAGAR_1 (UP)		D	LBB relay testing work at Muradnagar SS	22/Mar/2025	08:00	22/Mar/2025	18:00	LBB relay testing work at Muradnagar SS	PLANNED	Approved	22-Mar-25	08:00	22-Mar-25	18:00	
1560	RQ210495	OCC_228	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)		D	Bus bar relay retrofitting work at Mandola ss	21/Mar/2025	08:00	23/Mar/2025	18:00	Bus bar relay retrofitting work at Mandola ss/under add-cap	PLANNED	Approved	21-Mar-25		23-Mar-25		May be allowed subject to Delhi consent/ Shutdown duration must be max 3 hours/ Utility may apply the shutdown in D-5 basis to NRLDC for approval on real time grid condition
1561	RQ210486	OCC_228	cpcc1_sd	BUS	400KV BUS 1 AT BAWANA(DV)		C	40889 isolator retrofitting work at DTL bawana ss	19/Mar/2025	08:00	21/Mar/2025	18:00	40889 isolator retrofitting work at DTL bawana ss/Under add-cap-2019-24 for Nathpa—Jhakra Transmission system (NAJH)	PLANNED	Approved	19-Mar-25	08:00	21-Mar-25	18:00	May be given subject to all other elements must be connected with other Bus/Subject to Delhi consent
1562	RQ210494	OCC_228	cpcc1_sd	BUS	400KV BUS 3 AT MANDOLA(PG)		D	Bus bar relay retrofitting work at Mandola ss	18/Mar/2025	08:00	20/Mar/2025	18:00	Bus bar relay retrofitting work at Mandola ss/under add-cap	PLANNED	Approved	18-Mar-25		20-Mar-25		May be allowed subject to real time grid condition/ Shutdown duration must be max 3 hours/ Utility may apply the shutdown in D-5 basis to NRLDC for approval on real time grid condition

1563	RQ210485	OCC_228	cpcc1_sd	BUS	400KV BUS 1 AT BAWANA(DV)		C	40589 isolator retrofitting work at DTL bawana ss	16/Mar/2025	08:00	18/Mar/2025	18:00	40589 isolator retrofitting work at DTL bawana ss/Under add-cap-2019-24 for Nathpa—Jhakra Transmission system (NAJH)	PLANNED	Approved	16-Mar-25	08:00	18-Mar-25	18:00	May be given subject to all other elements must be connected with other Bus/Subject to Delhi consent
1564	RQ210484	OCC_228	cpcc1_sd	BUS	400KV BUS 1 AT BAWANA(DV)		C	41189 isolator retrofitting work at DTL bawana ss	13/Mar/2025	08:00	15/Mar/2025	18:00	41189 isolator retrofitting work at DTL bawana ss/Under add-cap-2019-24 for Nathpa—Jhakra Transmission system (NAJH)	PLANNED	Approved	13-Mar-25	08:00	15-Mar-25	18:00	May be given subject to all other elements must be connected with other Bus/Subject to Delhi consent
1565	RQ210493	OCC_228	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)		D	Bus bar relay retrofitting work at Mandola ss	13/Mar/2025	08:00	17/Mar/2025	18:00	Bus bar relay retrofitting work at Mandola ss/under add-cap	PLANNED	Approved	13-Mar-25		17-Mar-25		May be allowed subject to real time grid condition/ Shutdown duration must be max 3 hours/ Utility may apply the shutdown in D-5 basis to NRLDC for approval on real time grid condition
1566	RQ210483	OCC_228	cpcc1_sd	BUS	400KV BUS 1 AT BAWANA(DV)		C	41389 isolator retrofitting work at DTL bawana ss	10/Mar/2025	08:00	12/Mar/2025	18:00	41389 isolator retrofitting work at DTL bawana ss/Under add-cap-2019-24 for Nathpa—Jhakra Transmission system (NAJH)	PLANNED	Approved	10-Mar-25	08:00	12-Mar-25	18:00	May be given subject to all other elements must be connected with other Bus/Subject to Delhi consent
1567	RQ210492	OCC_228	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)		D	Bus bar relay retrofitting work at Mandola ss	08/Mar/2025	08:00	12/Mar/2025	18:00	Bus bar relay retrofitting work at Mandola ss/under add-cap	PLANNED	Approved	08-Mar-25		12-Mar-25		May be allowed subject to real time grid condition/ Shutdown duration must be max 3 hours/ Utility may apply the shutdown in D-5 basis to NRLDC for approval on real time grid condition
1568	RQ210480	OCC_228	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)		D	AMP Work of 400 KV WEST BUS 1B	03/Mar/2025	08:00	03/Mar/2025	18:00	for AMP work	PLANNED	Approved					Clubbed with 1565
1569	RQ210923	OCC_228	bbmb_sd	BAY	A-10 BUS SECTIONALIZER BAY - 220KV BUS 2 AT SAMAYPUR(BB) (BBMB) AND 220KV BUS 4 AT SAMAYPUR(BB) AT 220 KV SAMAYPUR(BB) (BBMB)	BBMB	D	Gen. Mtc. of Line	24/Mar/2025	08:00	24/Mar/2025	18:00		PLANNED	Approved	24-Mar-25	08:00	24-Mar-25	18:00	
1570	RQ210822	OCC_228	cpcc3_sd	BAY	212 MAIN BAY - 220KV BUS 1 AT LUCKNOW_1(PG) (POWERGRID) AND FUTURE AT 220 KV LUCKNOW_1(PG) (POWERGRID)	POWER GRID	D	LBB RELAY (212 BAY) RETROFITTING WORK AT 400KV LUCKNOW	20/Mar/2025	09:00	20/Mar/2025	18:00		PLANNED	Approved	20-Mar-25	09:00	20-Mar-25	18:00	

1571	RQ210940	OCC_228	cpcc3_sd	BAY	211 MAIN BAY - 220KV BUS 1 AT LUCKNOW_1(PG) (POWERGRID) AND FUTURE AT 220 KV LUCKNOW_1(PG) (POWERGRID)	POWER GRID	D	LBB RELAY (211 BAY) RETROFITTING WORK AT 400KV LUCKNOW	19/Mar/2025	08:00	19/Mar/2025	18:00		PLANNED	Approved	19-Mar-25	08:00	19-Mar-25	18:00	
1572	RQ210649	OCC_228	cpcc1_sd	BAY	204 BUS COUPLER BAY - 220KV BUS 1 AT BAGHPAT(PG) (POWERGRID) AND 220KV BUS 2 AT BAGHPAT(PG) AT 220 KV BAGHPAT(PG) (POWERGRID)	POWER GRID	C	Rectification of P.D defect in 220kV Main Bus-1	17/Mar/2025	08:00	20/Mar/2025	18:00		PLANNED	Approved	17-Mar-25	08:00	20-Mar-25	18:00	
1573	RQ209356	OCC_228	adhydro_sd	BAY	210 MAIN BAY - 220/33 KV 31.5 MVA ICT 1 AT AD HYDRO(AD) (HPPTCL) AT 220 KV AD HYDRO(AD)	HPPTCL	D	Shutdown required on daily basis from 09:00 to 18:00 hrs on 210 MAIN BAY - 220/33 KV 31.5 MVA ICT 1 AT AD HYDRO(AD) (HPPTCL) AT 220 KV AD HYDRO(AD), to isolate the 220 kV AD hydro Prini Switchyard from HPPTCL 220 kV Bay for Post Snow maintenance of 220 kV AD hydro Prini Switchyard.	10/Mar/2025	09:00	21/Mar/2025	18:00	To isolate the 220 kV AD hydro Prini Switchyard from HPPTCL 220/33 kV Bay & to avoid back charging of 220 kV AD hydro Prini Switchyard .Therefore during mentioned shutdown period, 210 MAIN BAY - 220/33 KV 31.5 MVA ICT 1 AT AD HYDRO(AD) (HPPTCL) AT 220 KV AD HYDRO(AD) breaker shutdown required.	PLANNED	Approved	10-Mar-25	09:00	21-Mar-25	18:00	May be allowed subject to HP consent & no generation evacuation affected during shutdown/ 220KV Phozal-Nallagarh must be in service during shutdown
1574	RQ210926	OCC_228	cpcc3_sd	HVDC POLE	70 KV VINDHYACHAL(PG) POLE-1	POWER GRID	C	FOR AMP WORK OF HVDC BLOCK#1 ASSOCIATED CONVERTER TRANSFORMERS & FILTER BANKS	03/Mar/2025	08:00	06/Mar/2025	18:00		PLANNED	Approved	03-Mar-25	08:00	06-Mar-25	18:00	Subjected to WRPC Approval.
1575	RQ210628	OCC_228	cpcc1_sd	SVC/STATCOM	SVC No 1(-300/+400MVAR) at 400 KV Kankroli(PG)	POWER GRID	D	For Deseeding of MV Yard	27/Mar/2025	08:00	27/Mar/2025	18:00		PLANNED	Approved	27-Mar-25	17:00	27-Mar-25	23:00	May be given from 17:00Hrs
1576	RQ210631	OCC_228	cpcc1_sd	SVC/STATCOM	STATCOM No 2(-425/+550MVAR) at 400 KV Bhadla 2 (PG)	POWER GRID	D	AMP works and RTV coating	09/Mar/2025	17:00	15/Mar/2025	23:00		PLANNED	Approved	09-Mar-25	17:00	15-Mar-25	23:00	May be given from 17:00Hrs
1577	RQ209911	OCC_228	cpcc2_sd	SVC/STATCOM	SVC No 1(-400/+600MVAR) at 400 KV Ludhiana(PG)	POWER GRID	D	AMP Work of 400 KV WEST BUS 1B	05/Mar/2025	09:00	05/Mar/2025	18:00	kindly approve	PLANNED	Approved	05-Mar-25	09:00	05-Mar-25	18:00	

1578	RQ210931	OCC_228	cpcc3_sd	FSC	FSC(40%) OF 400 KV BALIA-SOHAWAL (PG) CKT-2 AT SOHAWAL(PG)	POWER GRID	D	AMP WORK	04/Mar/2025	08:00	04/Mar/2025	18:00		PLANNED	Approved	04-Mar-25	08:00	04-Mar-25	18:00	
1579	RQ210930	OCC_228	cpcc3_sd	FSC	FSC(40%) OF 400 KV BALIA-SOHAWAL (PG) CKT-1 AT SOHAWAL(PG)	POWER GRID	D	AMP WORK	03/Mar/2025	09:00	03/Mar/2025	18:00		PLANNED	Approved	03-Mar-25	09:00	03-Mar-25	18:00	
1580	RQ210632	OCC_228	cpcc1_sd	SVC/STATCOM	STATCOM No 1(-425/+550MVAR) at 400 KV Bhadla_2 (PG)	POWER GRID	D	AMP works and RTV coating	02/Mar/2025	17:00	08/Mar/2025	23:00		PLANNED	Approved	02-Mar-25	17:00	08-Mar-25	23:00	May be given from 17:00Hrs
1581	RQ211001	OCC_228	cpcc3_sd	HVDC POLE	205 KV SASARAM(PG) POLE-2	POWER GRID	C	VALVE COOLING PLC HMI RECTIFICATION	18/Mar/2025	09:00	19/Mar/2025	17:30	HVDC PUSAULI+EAST ERN SIDE FILTER BUS+AC BYPASS	PLANNED	Approved	18-Mar-25	09:00	19-Mar-25	17:30	Subjected to ERPC Approval.
1582	RQ211002	OCC_228	cpcc3_sd	HVDC POLE	205 KV SASARAM(PG) POLE-1	POWER GRID	C	VALVE COOLING PLC HMI RECTIFICATION	18/Mar/2025	09:00	19/Mar/2025	17:30	HVDC PUSAULI+EAST ERN SIDE FILTER BUS+AC BYPASS	PLANNED	Approved	18-Mar-25	09:00	19-Mar-25	17:30	Subjected to ERPC Approval.
1583	RQ210627	OCC_228	cpcc1_sd	SVC/STATCOM	STATCOM No 1(-425/+550MVAR) at 400 KV Bikaner_2 (PBTSL)	PBTSL	D	For logic checking in valve cooling system and AVR related issues checking	11/Mar/2025	17:00	20/Mar/2025	23:00		PLANNED	Approved	11-Mar-25	17:00	20-Mar-25	23:00	May be given from 17:00Hrs

Outages proposed in other RPCs requiring NRPC approval

Sl No	Outages proposed in	Name of Requesting Agency	Name of Elements	From	To		Basis	Reason	Remarks (If Any)	Shutdown Status	OCC Remarks	
1	WRPC	POWERGRID_WR2	765KV-SATNA-BINA-1	20/Mar/25	7:00	20/Mar/25	14:00	D	For rectification of shutdown nature defects For taking Y-ph LR unit in service in place of spare reactor unit Bus-1 side,Dia to be kept open at both ends.	ATC to be curtailed by 750MW in NR Import	Approved	ATC to be curtailed by 750MW in NR Import
2	WRPC	POWERGRID_WR2	765KV-SATNA-BINA-2	21/Mar/25	7:00	21/Mar/25	18:00	D	Shutdown nature defects reactivation by Bina TLM,Dia to be kept open at both end	ATC to be curtailed by 750MW in NR Import	Approved	ATC to be curtailed by 750MW in NR Import
3	WRPC	POWERGRID_WR2	765KV-SATNA-VINDHYACHAL(PS)-1	28/Mar/25	7:00	28/Mar/25	18:00	D	Transmission Line AMP, Dia to be kept open at both ends.	ATC to be curtailed by 750MW in NR Import	Approved	ATC to be curtailed by 750MW in NR Import
4	WRPC	POWERGRID_WR2	765KV-VINDHYACHAL(PS)-VARANASI-2	10/Mar/25	7:00	10/Mar/25	18:00	D	Line Terminal Equipment AMP at Vindhyachal(PS).A/R off of Ckt 1 and Dia to be kept open at both ends.	ATC to be curtailed by 1900 MW in NR Import	Approved	ATC to be curtailed by 1900 MW in NR Import
5	WRPC	POWERGRID_WR2	765KV-VINDHYACHAL(PS)-VARANASI-1	10/Mar/25	7:00	10/Mar/25	18:00	D	A/R in non auto required to attend S/D NATURE DEFECTS in 765KV-VINDHYACHAL(PS)-VARANASI-2		Approved	
6	WRPC	POWERGRID_WR2	765KV-BANASKANTHA-CHITTORGARH-1	25/Mar/25	9:00	25/Mar/25	18:00	D	YEARLY AMP/For attending shutdown defects in line- A/R Non Auto mode in Circuit #2 For attending shutdown defects in circuit #1, Dia to be kept open at both ends.	ATC to be curtailed by 2950MW in NR Export	Approved	ATC to be curtailed by 2950MW in NR Export
7	WRPC	POWERGRID_WR2	765KV-BANASKANTHA-CHITTORGARH-2	25/Mar/25	9:00	25/Mar/25	18:00	D	A/R Non Auto mode For attending shutdown defects in circuit #1		Approved	
8	WRPC	POWERGRID_WR2	765KV-BANASKANTHA-CHITTORGARH-1	29/Mar/25	9:00	29/Mar/25	18:00	D	A/R Non Auto mode For attending shutdown defects in circuit #2		Approved	
9	WRPC	POWERGRID_WR2	765KV-BANASKANTHA-CHITTORGARH-2	29/Mar/25	9:00	29/Mar/25	18:00	D	Yearly AMP/ For attending shutdown defects in line- A/R Non Auto mode in Circuit #1 For attending shutdown defects in circuit #2, Dia to be kept open at both ends.	ATC to be curtailed by 2950MW in NR Export	Approved	ATC to be curtailed by 2950MW in NR Export
10	WRPC	POWERGRID_WR2	765KV-SATNA-BINA-1	12/Mar/25	9:00	12/Mar/25	14:00	D	For rectification of shutdown nature defects . Spare rotation; taking Spare unit in service in place of R-Phase at satna ss and For taking Spare LR unit in service in place of Y-ph LR unit at Bina ss, Dia to be kept open at both ends.	ATC to be curtailed by 750MW in NR Import	Approved	ATC to be curtailed by 750MW in NR Import
11	WRPC	POWERGRID_WR2	765KV-SATNA-VINDHYACHAL(PS)-2	17/Mar/25	7:00	17/Mar/25	18:00	D	For rectification of shutdown nature defects at SATNA A/R OF 765KV-VINDHYACHAL-SATNA-1 IN NON AUTO MODE, Dia to be kept open at both ends	ATC to be curtailed by 750MW in NR Import	Approved	ATC to be curtailed by 750MW in NR Import
12	WRPC	POWERGRID_WR2	765KV-GWALIOR-AGRA-1	1/Mar/25	9:00	7/Mar/25	18:00	D	Tower Strengthening Member fixing work. A/R in Non-Auto Mode Line will be in Service.		Approved	
13	WRPC	POWERGRID_WR2	765KV-GWALIOR-AGRA-2	8/Mar/25	9:00	14/Mar/25	18:00	D	Tower Strengthening Member fixing work. A/R in Non-Auto Mode Line will be in Service.		Approved	
14	WRPC	POWERGRID_WR2	765KV-INDORE-VADODARA-1	28/Mar/25	9:00	28/Mar/25	18:00	D	WTI Replacement of Y ph LR, SAS Upgradation Testing & Shutdown nature line defect attending work,Dia to be kept open at both ends.	ATC to be curtailed by 600MW in NR Export	Approved	ATC to be curtailed by 600MW in NR Export
15	WRPC	POWERGRID_WR2	HVDC800KV-CHAMPA-KURUKSHETRA-2	15/Mar/25	7:00	15/Mar/25	18:00	D	For Joint Box Creation for Commissioning of 765kv Jabalpur - Orai OPGW Link	ATC to be curtailed by 1500MW in NR Import	Approved	ATC to be curtailed by 1500MW in NR Import
16	WRPC	POWERGRID_WR2	765KV-SATNA-VINDHYACHAL(PS)-1	21/Mar/25	7:00	21/Mar/25	18:00	D	Simultaneous outage of 400KV-VINDHYACHAL-REWA-1 and 765KV-SATNA-VINDHYACHAL(PS)-1 is required For Formation of Dual Dimond Crossing, for rectification of Clearance issue (TN 599-TN 600)	ATC to be curtailed by 750MW in NR Import	Approved	ATC to be curtailed by 750MW in NR Import
17	WRPC	POWERGRID_WR2	765KV-SATNA-VINDHYACHAL(PS)-2	22/Mar/25	7:00	22/Mar/25	18:00	D	Simultaneous outage of 400KV-VINDHYACHAL-REWA-1 and 765KV-SATNA-VINDHYACHAL(PS)-2 is required For Formation of Dual Dimond Crossing, for rectification of Clearance issue TN 608-TN 609)	ATC to be curtailed by 750MW in NR Import	Approved	ATC to be curtailed by 750MW in NR Import
18	WRPC	POWERGRID_WR2	765KV-JABALPUR-ORAI-2	21/Mar/25	9:00	21/Mar/25	13:30	D	For rectification of shutdown nature defects , For Normalization of spare Reactor at jabalpur PS end , Dia to be kept Open Both ends	ATC to be curtailed by 900 MW in NR Import	Approved	ATC to be curtailed by 900 MW in NR Import
19	WRPC	POWERGRID_WR2	765KV-JABALPUR-ORAI-1	21/Mar/25	9:00	21/Mar/25	13:30	D	A/R in non auto required to attend S/D NATURE DEFECTS in 765KV-JABALPUR-ORAI-2		Approved	
20	WRPC	POWERGRID_WR2	765KV-VINDHYACHAL(PS)-JABALPUR-2	25/Mar/25	9:00	25/Mar/25	13:30	D	For rectification of shutdown nature defects, AMP of Line Reactor & Spare rotation work , dia to be kept open both ends	ATC to be curtailed by 1100MW in NR Import	Approved	ATC to be curtailed by 1100MW in NR Import
21	ERPC	POWERGRID_ER1	765kv GAYA-VARANASI-1	4/Mar/25	9:00	4/Mar/25	17:30	D	Flash insulator replacement work at loc 224		Approved	
22	ERPC	POWERGRID_ER1	HVDC PUSAULI+EASTERN SIDE FILTER BUS+AC BYPASS	18/Mar/25	9:00	19/Mar/25	17:30	C	VALVE COOLING PLC HMI RECTIFICATION		Approved	
23	ERPC	POWERGRID_ER1	400kv SASARAM-ALLAHABAD	12/Mar/25	9:00	12/Mar/25	17:30	D	LBB retrofitting works and SCADA validation for Bay 404R.		Approved	
24	ERPC	POWERGRID_ER1	400kv SASARAM-ALLAHABAD	6/Mar/25	9:00	7/Mar/25	17:30	C	LBB retrofitting works and SCADA validation for Bay 404 & 405		Approved	
25	ERPC	POWERGRID_ER1	400kv SASARAM-VARANASI	3/Mar/25	9:00	4/Mar/25	17:30	C	LBB retrofitting works and SCADA validation for Main Bay 401 & 402		Approved	
26	ERPC	POWERGRID_ER1	400kv SASARAM-VARANASI	10/Mar/25	9:00	10/Mar/25	17:30	D	LBB retrofitting works and SCADA validation for Main Bay 401R.		Approved	
27	ERPC	POWERGRID_ER1	400kv PATNA-BALIA-3	27/Mar/25	9:00	27/Mar/25	17:30	D	Insulator replacement wok		Approved	

28	ERPC	POWERGRID_ER1	400 KV Naubatpur Balia ckt-2	26/Mar/25	9:00	26/Mar/25	17:30	D	Insulator replacement work		Approved
29	ERPC	POWERGRID_ER1	765 KV GAYA BALIA LINE	24/Mar/25	9:00	24/Mar/25	17:30	D	Insulator replacement work		Approved
30	ERPC	POWERGRID_ER1	A/R OF 400KV-NAUBATPUR(BH)-BALIA-2	27/Mar/25	9:00	27/Mar/25	17:30	D	For Shutdown of Parallel Circuit		Approved
31	ERPC	POWERGRID_ER1	A/R OF 400KV-PATNA-BALIA-3	26/Mar/25	9:00	26/Mar/25	17:30	D	For Shutdown of Parallel circuit		Approved
32	ERPC	POWERGRID_NR3	765 KV GAYA BALIA LINE	3/Mar/25	9:00	5/Mar/25	17:30	D	Insulator replacement work		Approved
33	ERPC	POWERGRID_NR3	400 KV MOTIHARI-GORAKHPUR CKT-1	10/Mar/25	9:00	10/Mar/25	17:30	D	Insulator replacement work		Approved
34	WRPC	MP_SLDC	220KV-MALANPUR-AURIYA-1	7/Mar/25	9:00	7/Mar/25	18:00	D	FOR LINE MAINTENANCE WORK		Approved
35	WRPC	MP_SLDC	220KV-MEHAON-AURIYA-1	11/Mar/25	9:00	11/Mar/25	18:00	D	FOR LINE MAINTENANCE WORK		Approved
36	WRPC	MP_SLDC	220KV-BHANPURA-MODAK-1	18/Mar/25	8:00	18/Mar/25	18:00	D	FOR LINE MAINTENANCE WORK		Approved
37	WRPC	MP_SLDC	220KV-BHANPURA-RANPUR-1	26/Mar/25	8:00	26/Mar/25	18:00	D	FOR LINE MAINTENANCE WORK		Approved
38	WRPC	MP_SLDC	132KV-SHEOPUR-KHANDAR-1	18/Mar/25	9:00	18/Mar/25	19:00	D	FOR LINE MAINTENANCE WORK		Approved

Sr No	OCC Number	Name of Requesting Agency	Element Type	Element Name	Owner	Daily/ Continous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	Shutdown Status	OCC Remarks
1	228	PPGCL BARA	Generator Transformer	21kV/765kV 275MVA x3 GT#3 Along with 765kV 710CB,711CB & 712CB	PPGCL	Continous	Silicone Coating , Retrofit of M-2 relay & CSD Relay installation	25.03.2025	08:30AM	06.04.2025	17:30PM	Related to Unit#3 shutdown	Approved	Subject to UP consent

Sr.No.	OCC No.	Requester	Element Name	Owner	Continous/daily	Reason	Requested from date	Requested from time	Requested to date	Requested to time	Shutdown Status	OCC Remarks
1	228	sldcps_sd	400 KV RAJPURA TPS (PSG) - Nakodar (PSG) Ckt 1	PSTCL	Daily	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 120 to 127.	25 February 2025	0900hrs	25 February 2025	1700hrs	Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
2	228	sldcps_sd	400 KV RAJPURA TPS (PSG) - Nakodar (PSG) Ckt 1	PSTCL	Daily	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 128 to 135.	27 February 2025	0900hrs	27 February 2025	1700hrs	Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
3	228	sldcps_sd	400 KV RAJPURA TPS (PSG) - Nakodar (PSG) Ckt 1	PSTCL	Daily	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 136 to 142.	28 February 2025	0900hrs	28 February 2025	1700hrs	Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
4	228	sldcps_sd	400 KV RAJPURA TPS (PSG) - Rajpura (PS) Ckt 1	PSTCL	Daily	Erection of 400 KV wave traps	17 February 2025	0900hrs	21 February 2025	1800hrs	Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
5	228	sldcps_sd	400 KV RAJPURA TPS (PSG) - Rajpura (PS) Ckt 2	PSTCL	Daily	Erection of 400 KV wave traps	03 March 2025	0900hrs	07 March 2025	1800hrs	Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time

PLANNED SHUT DOWN FOR THE MONTH OF Feb-2025 WHICH ARE TO BE APPROVED BY OCC 227

Name of Transmission Zone : Uttar Pradesh Power Transmission Corporation Limited.

Sl.No.	Details of Transmission Line		Date		Timings		Reason	"Outage Mode (Daily/Continuous)"	Remarks	Shutdown Status	OCC Remarks
1	2	3	4	5	6	7	8	9	10	12	13
1	765kV S/S DIV UNNAO	S/D OF TIE BAY(700-08-52)OF MAINPURI	5-Mar-25	8-Mar-25	9:00:00	17:00:00	* S/D OF TIE BAY(700-08-52)OF MAINPURI LINE FOR Testing of protection with Main Bay(700-07-52)of Mainpuri line .	Continuous		Approved	
2	765kV S/S DIV UNNAO	S/D OF BAY NO-(700-07-52) OF MAINPURI	5-Mar-25	8-Mar-25	9:00:00	17:00:00	* S/D OF BAY NO-(700-07-52) OF MAINPURI LINE FOR Testing of Tan Delta of CT Timing,DCRM Testing of Circuit Breaker i	Continuous		Approved	
3	400 KV Panki, Kanpur/400/220/33 KV 500 MVA ICT-I BAY	500 MVA ICT-1	17-Mar-25	23-Mar-25	10:00	17:00	* SHUTDOWN OF 500MVA ICT-I FOR STRINGING OF 220KV JACK BUS TWIN MOOSE CONDUCTOR OF 500MVA ICT-I	Continuous		Approved	Other ICT must be in service/ Load to be managed by UP
4	PPGCL_BARA.	21kV/765kV 275MVA x3 GT#3 Along with 765kV 710CB,711CB & 712CB	25-Mar-25	6-Apr-25	8:30:00	17:30:00	Silicone Coating , Retrofit of M-2 relay & CSD Relay installation	Continuous	Related to Unit#3 shutdown	Approved	subject to UP consent
5	400kV S/S DIV BAREILLY	M&R OF 220KV PANTNAGAR BAY	2-Mar-25	2-Mar-25	10:00:00	13:00:00	* FOR TESTING OF NEWLY COMMISSIONED 220KV BUS BAR PROTECTION PANEL. SUPPLY >X OF ALL 220KV FEEDERS AFFECTED DURING THIS PERIOD.	Continuous		Approved	Utility may apply the line shutdown in d-5 basis/ Subject to Uttarakhand consent
6	400kV S/S DIV BAREILLY	M&R OF 220KV PANTNAGAR BAY	1-Mar-25	3-Mar-25	9:00:00	20:00:00	* 220KV C.B. Overhauling and other Preventive Maintenance works. No >X supply affected, maintained through 400KV S/S KASHIPUR	Continuous		Approved	line will be remain in service

POWERGRID NORTHERN REGION-II

SUBJECT :- SD REQUEST FOR TRANSMISSION ELEMENTS for 228th OCC MEETING

S.N.	Details of Transmission Element NAME OF THE ELEMENT AND SUBSTATION	DURATION				Daily/ Continuous	Reason	S/d Status	OCC Remarks
		FROM		TO					
		DATE	TIME	DATE	TIME				
X-2	For construction activity								
1	220kV ADHEPL - Nalagarh-1	20-Feb-25	7:00	10-Mar-25	18:00	Daily	Requirement of shutdown (Aviation Globules re-installation work).	Approved	May be allowed
2	220kV Phozal - Nalagarh-1	20-Feb-25	7:00	10-Mar-25	18:00	Daily	Requirement of shutdown (Aviation Globules re-installation work).	Approved	May be allowed
3	400kV DC Kishenpur-New wampoo Line Ckt - 1&2	5-Mar-25	8:00	10-Mar-25	18:00	Continuous	For stringing of 400KV Kishtwar Kishenpur line at Kishenpur S/S end, power line crossings of existing lines are being encountered in different spans. Shutdown is required to carryout stringing of under construction Kishtwar-Kishenpur line in the span of 9/0 to 10/0.	Approved	Subject to real time grid condition/Max two lines shutdown at a time from Wanpoh end/ Jk consent required for load management during shutdown
4	220 KV DC Salal Kishenpur Transmission Line Ckt 3&4	21-Mar-25	8:00	25-Mar-25	18:00	Continuous	For stringing of 400KV Kishtwar Kishenpur line at Kishenpur S/S end, power line crossings of existing lines are being encountered in different spans. Shutdown is required to carryout stringing of under construction Kishtwar-Kishenpur line in the span of 5/0 to 6/0.	Approved	May be allowed subject to NHPC consent /No generation evacuation constraint
X-3	For O&M activity								
1	211 Bay (Pakhawal Line Bay) at Ludhiana SS	10-Mar-25	9:00	12-Mar-25	18:00	Continous Basis	For CB Overhauling Works.	Approved	Element must remain in service with TBC
2	212 Bay (Doraha Line Bay) at Ludhiana SS	13-03-2025	9:00	15-Mar-25	18:00	Continous Basis	For CB Overhauling Works.	Approved	Element must remain in service with TBC
3	220KV Transfer Bus at Nalagarh SS	11-Mar-25	9:00	11-Mar-25	18:00	Daily Basis	AMP WORKS.	Approved	Element must remain in service with TBC
4	202 Bay (20KV Nalagarh-UT line-II) at Nalagarh SS	14-Mar-25	9:00	16-Mar-25	18:00	Continous Basis	GE Breaker Overhauling works of Main Bay 202	Approved	Element must remain in service with TBC
5	400KV Kurukshetra Sonipat 1	20-Mar-25	9:00	20-Mar-25	18:00	Daily Basis	Replacement of Polymer insuator having hotspot on insulator surface	Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
6	400KV Kurukshetra Sonipat 2	21-Mar-25	9:00	21-Mar-25	18:00	Daily Basis	Replacement of Polymer insuator having hotspot on insulator surface	Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
7	400KV Abdullapur Kurukshetra 2	21-Mar-25	9:00	21-Mar-25	18:00	Daily Basis	Replacement of Polymer insuator having hotspot on insulator surface	Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
8	400KV Abdullapur Kurukshetra 1	20-Mar-25	9:00	20-Mar-25	18:00	Daily Basis	Replacement of Polymer insuator having hotspot on insulator surface	Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time

Additional Outage request of NR-3 for Consideration in OCC-228

Sr. No.	OCC Number	Name of Requesting Agency	Element Name	Daily/ Continuous	Reason	From Date	From Time	To Date	To Time	Remarks	Shutdown Status	OCC Remarks
1	OCC_228	NR-3	400 KV Fatehpur-Mainpuri-1	Daily	AMP Work	07.03.2025	8:00	07.03.2025	18:00		Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
2	OCC_228	NR-3	400 KV Fatehpur-Mainpuri-2	Daily	AMP Work	05.03.2025	8:00	05.03.2025	18:00		Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
3	OCC_228	NR-3	400 KV Singrauli-Lucknow(UP)	Daily	Attending Hotspot at Location 474 by Prayagraj TLM.	11.03.2025	9:00	11.03.2025	18:00		Approved	May be given subject to real time grid conditions/NTPC consent/One circuit shutdown from both end at a time
4	OCC_228	NR-3	707 Bay at Fatehpur	Continuous	CB Drive mechanism overhauling work	24.03.2025	9:00	29.03.2025	18:00		Approved	
5	OCC_228	NR-3	708 Bay at Fatehpur	Continuous	CB Drive mechanism overhauling work	17.03.2025	9:00	22.03.2025	18:00		Approved	
6	OCC_228	NR-3	10C01B Tie bay of filter 2 at Ballia	Daily	AMP Work	07.03.2025	8:00	07.03.2025	19:00		Approved	Element must remain in service with other bay
7	OCC_228	NR-3	10C04C MAIN BAY OF POLE 1 (Ballia) CONVERTOR TRANSFORMER	Daily	AMP Work	04.03.2025	8:00	04.03.2025	19:00		Approved	
8	OCC_228	NR-3	220KV BUS 1 AT ALLAHABAD(PG)	Continuous	Bus bar relay retrofitting works	01.03.2025	8:00	07.03.2025	18:00		Approved	All other elements must be connected with Other Bus
9	OCC_228	NR-3	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-3	Daily	Insulator replacement by Prayagaraj TLM	03.03.2025	9:00	03.03.2025	18:00		Approved	May be given subject to real time grid conditions/NTPC consent/One circuit shutdown from both end at a time
10	OCC_228	NR-3	A/R Non auto 400 KV Allahabad-Sasaram	Daily	FOR PID Work	03.03.2025	9:00	08.03.2025	18:00		Approved	Non auto mode may be allowed
11	OCC_228	NR-3	765 KV Gaya-Varanasi-2	Daily	Shut down nature rectification work.	04.03.2025	9:00	07.03.2025	18:00		Approved	Subjected to ERPC Approval
12	OCC_228	NR-3	765 KV Kanpur-Aligarh	Daily	Shutdown defect rectification work	01.03.2025	8:00	04.03.2025	18:00		Approved	Subjected to ERPC Approval
13	OCC_228	NR-3	400 KV Kanpur-Ballabgarh-2	Daily	Insulatopr replacement work	11.03.2025	8:00	12.03.2025	18:00		Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
14	OCC_228	NR-3	400 KV Kanpur-Ballabgarh-3	Daily	Insulatopr replacement work	13.03.2025	8:00	14.03.2025	18:00		Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time

POWERGRID NORTHERN REGION-I											
SUBJECT :- SD REQUEST FOR TRANSMISSION ELEMENTS for 228th OCC MEETING											
S.No.	ELEMENTS	OWNER	MODE	DURATION				PURPOSE	Remarks	S/d Status	OCC Remarks
				DATE	TIME	DATE	TIME				
765kV/400kV/220kV/132kV Lines											
1	765KV Bikaner-Moga ckt-1 & 2	PGCIL	Continuo us	15-Mar-25	8	30-Mar-25	18	For NHAI Diversion work.	Letter issued to NHAI for necessary confirmation for rediness and availing SD but reply awaited from NHAI.	Approved	<p>NLDC/NRLDC is issue a detailed SOP/advisory before giving shutdown in real time.</p> <p>1. POWERGRID & NHAI has shared that ERS towers as desired are not available for these works, this aspect may be added that possibility of ERS was explored but licensee expressed inability to arrange ERS towers.</p> <p>2. One of the major constraint in the complex is limitation in current carrying capability of 400 kv Bhadla(RS)-Bikaner(RS)-D/c line (due to defects as observed in previous tripping). The maximum loading capability of the 400 kv Bhadla(RS)-Bikaner(RS)-D/c line is 750 MW each for continuous operation and 800MW for short time overload operation as confirmed by Rajasthan . The high quantum RE curtailment is primarily due to the issues in this D/c line.</p> <p>3.In view of the above constraints, it is expected that in Rajasthan RE complex, around 4000 MW of Solar curtailment will be required for facilitating the shutdown. And, in case of any further contingency around 2000MW of additional curtailment will be required immediately. The desired curtailment will be during shutdown period for 1030-1500 hrs (on daily basis) subject to real time conditions.</p> <p>4.POWERGRID, SLDC-Rajasthan and all RE plants would ensure that all stations are on high alert for implementing RLDC directions during shutdown period.</p> <p>5.765 KV Bikaner-Moga ckt. 1 &2 would be anti-theft charged from both ends to provide voltage support.</p> <p>6.Rajasthan high reactive drawl results in low voltage , therefore SLDC Rajasthan in coordination with RVUNL has to take measures to manage reactive drawl like providing reactive support by Suratgarh TPS & Suratgarh Supercritical, constant Q mode injection by Rajasthan intra-state RE plants.</p> <p>7.SLDC-Rajasthan and SLDC-J&K is requested to maintain their voltage profile by staggering their loads as well as other possible measures.</p> <p>8.ISGS RE plants and Rajasthan state RE plants to provide MVAR support as per the grid requirement in line with CEA standards to maintain the voltage profile of the network.</p> <p>9.Since S/D is for diversion works, POWERGRID may inform CEA in advance for arranging the CEA approval as per CEA Measures of Safety Regulations (Safety & PTCC clearance). POWERGRID shall ensure readiness with CEA approval prior to restoration date, this would help in avoiding any delay in restoration.</p> <p>10.Since the S/d would involve curtailment of large RE generation, the NHAI shall ensure that timelines of S/d are honoured. This may be facilitated by sharing daily routine of works by NHAI and weekly status reporting to RPC.</p> <p>11.ISTS RE plants to ensure that there is no over-injection to ensure the reliability.</p> <p>12.SLDCs to monitor their schedules in advance and plan to manage their power portfolio due to curtailment of RE generation during peak solar hours. Internal generation maximization, taking units on bar from reserve shutdown etc. to be planned accordingly to meet state power demand and avoiding shortages.</p> <p>13.All NR constituents are advised to not carry out planned shutdown for the areas affected by this shutdown to avoid any contingency during shutdown.</p>

14.NHAI is requested to complete the shutdown before mid-march (onset of summer season) else this shutdown can only be facilitated after onset of monsoon season (August month onwards) subject to grid conditions.

2	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-2	PGCIL	Daily	04-03-2025	16:30	05-03-2025	23:00	Non auto mode during SD of Ckt-1	Approved	To be availed from 16:30hrs
3	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1	PGCIL	Daily	06-03-2025	16:30	07-03-2025	23:00	Non auto mode during SD of Ckt-2	Approved	To be availed from 16:30hrs
4	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-4	PGCIL	Daily	11-03-2025	16:30	12-03-2025	23:00	Non auto mode during SD of Ckt-3	Approved	To be availed from 16:30hrs
5	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-3	PGCIL	Daily	17-03-2025	16:30	17-03-2025	23:00	Non auto mode during SD of Ckt-4	Approved	To be availed from 16:30hrs
6	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-2	PGCIL	Daily	18-03-2025	15:00	18-03-2025	23:00	Non auto mode during SD of Ckt-1	Approved	Non auto mode may be given from 15:00Hrs
7	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-1	PGCIL	Daily	19-03-2025	15:00	19-03-2025	23:00	Non auto mode during SD of Ckt-2	Approved	Non auto mode may be given from 15:00Hrs
8	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-4	PGCIL	Daily	20-03-2025	15:00	20-03-2025	23:00	Non auto mode during SD of Ckt-3	Approved	Non auto mode may be given from 15:00Hrs
9	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-3	PGCIL	Daily	21-03-2025	15:00	21-03-2025	23:00	Non auto mode during SD of Ckt-4	Approved	Non auto mode may be given from 15:00Hrs
10	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2	PGCIL	Daily	18-03-2025	16:30	19-03-2025	23:00	Non auto mode during SD of Ckt-1	Approved	To be availed from 16:30hrs
11	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1	PGCIL	Daily	20-Mar-25	16:30	21-Mar-25	23:00	Non auto mode during SD of Ckt-2	Approved	To be availed from 16:30hrs
12	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2	PGCIL	Daily	25-Mar-25	16:30	25-Mar-25	23:00	Non auto mode during SD of Ckt-1	Approved	To be availed from 16:30hrs
13	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1	PGCIL	Daily	26-Mar-25	16:30	26-Mar-25	23:00	Non auto mode during SD of Ckt-2	Approved	To be availed from 16:30hrs
14	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTSL) CKT-2	PGCIL	Daily	4-Mar-25	15:00	4-Mar-25	23:00	Non auto mode during SD of Ckt-1	Approved	Non auto mode may be given from 15:00Hrs
15	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTSL) CKT-1	PGCIL	Daily	5-Mar-25	15:00	5-Mar-25	23:00	Non auto mode during SD of Ckt-2	Approved	Non auto mode may be given from 15:00Hrs
16	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-2	PGCIL	Daily	27-Mar-25	16:30	27-Mar-25	23:00	Non auto mode during SD of Ckt-1	Approved	To be availed from 16:30hrs
17	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1	PGCIL	Daily	28-Mar-25	16:30	28-Mar-25	23:00	Non auto mode during SD of Ckt-2	Approved	To be availed from 16:30hrs
18	765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-2	PGCIL	Daily	6-Mar-25	16:30	7-Mar-25	23:00	Non auto mode during SD of Ckt-1	Approved	To be availed from 16:30hrs
19	765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-1	PGCIL	Daily	20-Mar-25	16:30	21-Mar-25	23:00	Non auto mode during SD of Ckt-2	Approved	To be availed from 16:30hrs
20	400 KV NEEMRANA(PG)-SIKAR_2(PSTL) (PSTL) CKT-2	PGCIL	Daily	10-Mar-25	15:00	12-Mar-25	23:00	Non auto mode during SD of Ckt-1	Approved	Non auto mode may be given from 15:00Hrs
21	400 KV NEEMRANA(PG)-SIKAR_2(PSTL) (PSTL) CKT-1	PGCIL	Daily	17-Mar-25	15:00	19-Mar-25	23:00	Non auto mode during SD of Ckt-2	Approved	Non auto mode may be given from 15:00Hrs

22	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTCL) CKT-2	PGCIL	Daily	4-Mar-25	16:30	5-Mar-25	23:00	Non auto mode during SD of Ckt-1		Approved	To be availed from 16:30hrs
23	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTCL) CKT-1			06-Mar-25	16:30	07-Mar-25	23:00	Non auto mode during SD of Ckt-2		Approved	To be availed from 16:30hrs
24	220KV D/C Rohini-Narela TL	HVPN	Daily	15-Mar-25	08:00	15-Mar-25	20:00	For stringing of 400kV M/C Mahranibagh-Narela TL			Not in purview of NRLDC/ Utility may coordinate with Delhi
25	220KV D/C Rohini-Narela TL	HVPN	Daily	16-Mar-25	08:00	20-Mar-25	20:00	For Hot line stringing of 400kV M/C Mahranibagh-Narela TL			Not in purview of NRLDC/ Utility may coordinate with Delhi
26	220kV D/C Bawana-Narela TL	HVPNL	Daily	20-Mar-25	08:00	23-Mar-25	20:00	For stringing of 400kV M/C Mahranibagh-Narela TL			Not in purview of NRLDC/ Utility may coordinate with Delhi
27	220kV D/C Bawana-Bawana I TL	HVPNL	Daily	25-Mar-25	08:00	28-Mar-25	20:00	For Hot line stringing of 400kV M/C Mahranibagh-Narela TL			Not in purview of NRLDC/ Utility may coordinate with Delhi
28	132 kV S/C Mahendragarh-Kanina transmission line	HVPNL	Daily	06-Mar-25	06:00	08-Mar-25	19:00	for stringing of 765 kV D/C Khetri-Narela transmission line			Not in purview of NRLDC/ Utility may coordinate with Haryana
29	132 kV D/C Dhanona-Nangal Mohanpur transmission line circuit-I	HVPNL	Daily	12-Mar-25	06:00	14-Mar-25	19:00	for stringing of 765 kV D/C Khetri-Narela transmission line.			Not in purview of NRLDC/ Utility may coordinate with Haryana
30	132 kV D/C Dhanona-Nangal Mohanpur transmission line circuit-II	HVPNL	Daily	12-Mar-25	06:00	14-Mar-25	19:00	for stringing of 765 kV D/C Khetri-Narela transmission line.			Not in purview of NRLDC/ Utility may coordinate with Haryana
31	220KV S/C Charkhi Dadri – REWARI T/L CKT I	HVPNL	Daily	10-Mar-25	06:00	12-Mar-25	19:00	for stringing of 765 kV D/C Khetri-Narela transmission line.			Not in purview of NRLDC/ Utility may coordinate with Haryana
32	132KV D/C Kosli to Matanhail T/L CKT-I	HVPNL	Daily	07-Mar-25	06:00	09-Mar-25	19:00	for stringing of 765 kV D/C Khetri-Narela transmission line.			Not in purview of NRLDC/ Utility may coordinate with Haryana
33	132KV D/C Kosli to Matanhail T/L CKT-II	HVPNL	Daily	07-Mar-25	06:00	09-Mar-25	19:00	for stringing of 765 kV D/C Khetri-Narela transmission line.			Not in purview of NRLDC/ Utility may coordinate with Haryana
400/220kV BUS/ Bus REACTOR /LR											
1	765KV BUS 1 AJMER	PGCIL	Daily	26-Feb-25	15:00	26-Feb-25	23:00	FOR AMP WORK		Approved	
2	765KV BUS 2 AJMER	PGCIL	Daily	27-Feb-25	15:00	27-Feb-25	23:00	FOR AMP WORK		Approved	
3	400 kV fatehgarh-3 Bus-1	PGCIL	Daily	10.03.2025	17:00	10.03.2025	23:59	For Bay extension works, To avoid induction during movement of machinery, T&P.		Approved	May be given from 17:00Hrs
4	400 kV Fatehgarh-3 Bus-1	PGCIL	Continuo us	12.03.2025	17:00	14.03.2025	23:59	For Bay extension works, To avoid induction during movement of machinery, T&P.		Approved	May be given from 17:00Hrs
5	400 kV Fatehgarh-3 Bus-2	PGCIL	Daily	15.03.2025	17:00	15.03.2025	23:59	For Bay extension works, To avoid induction during movement of machinery, T&P.		Approved	May be given from 17:00Hrs
6	400 kV Fatehgarh-3 Bus-2	PGCIL	Continuo us	17.03.2025	17:00	19.03.2025	23:59	For Bay extension works, To avoid induction during movement of machinery, T&P.		Approved	May be given from 17:00Hrs
7	220 kV Fatehgarh-3 Bus-1	PGCIL	Daily	20.03.2025	19:00	20.03.2025	23:59	For Bay extension works, To avoid induction during movement of machinery, T&P.		Approved	May be given from 19:00Hrs
8	220 kV Fatehgarh-3 Bus -1	PGCIL	Continuo us	21.03.2025	19:00	23.03.2025	23:59	For Bay extension works, To avoid induction during movement of machinery, T&P.		Approved	May be given from 19:00Hrs
9	220 kV Fatehgarh-3 Bus-2	PGCIL	Daily	23.03.2025	19:00	24.03.2025	23:59	For Bay extension works, To avoid induction during movement of machinery, T&P.		Approved	May be given from 19:00Hrs
10	220 kV Fatehgarh-3 Bus-2	PGCIL	Continuo us	24.03.2025	19:00	26.03.2025	23:59	For Bay extension works, To avoid induction during movement of machinery, T&P.		Approved	May be given from 19:00Hrs
765/400KV/220 BAY											
1	407 Main Bay of ACF-1 at Kurukshetra	PGCIL	Continuo us	7-Mar-25	08:00	12-Mar-25	18:00	FOR CB INSPECTION AND RECTIFICATION WORKS		Approved	
2	410 Main Bay of ACF-2 Kurukshetra	PGCIL	Continuo us	19-Mar-25	08:00	24-Mar-25	18:00	FOR CB INSPECTION AND RECTIFICATION WORKS		Approved	
3	411 Tie Bay of ACF-2&3 Kurukshetra	PGCIL	Continuo us	25-Mar-25	08:00	28-Mar-25	18:00	FOR CB INSPECTION AND RECTIFICATION WORKS		Approved	
4	412 Main Bay of ACF-3 Kurukshetra	PGCIL	Continuo us	29-Mar-25	08:00	31-Mar-25	18:00	FOR CB INSPECTION AND RECTIFICATION WORKS		Approved	

Shutdown of the 400 kV Bus 1 & 2 for jack bus replacement at Mandola SS as per the schedule below.

Sr No	Description	from	to	Remarks	NLDC/NRLDC Comments	Shutdown Status	OCC Remarks
1	400 kV Bus 1 at Mandola	14/02/2025,07:00 Hrs	18/02/2025, 18:00 Hrs	Shutdown of the 400 kV bus 1 will be taken on continuous basis for the jack buses connected to bus 1 i.e. jack buses 4, 2 & 6		Approved	Powergrid & delhi may share the SOP and load management plan during shutdown of Bus 1 & 2 at Mandola.
2	400 kV Bus 2 at Mandola	14/02/2025,07:00 Hrs	18/02/2025, 18:00 Hrs	Shutdown of the 400 kV bus 2 will be taken on daily basis as in the evening ICT shall be charged from Dadri feeder.		Approved	
4	400 kV Meerut 3	14/02/2025,07:00 Hrs	18/02/2025, 18:00 Hrs	Continuous basis		Approved	
5	400 kV Meerut 1	14/02/2025,07:00 Hrs	18/02/2025, 18:00 Hrs	Continuous basis		Approved	
6	400 kV Meerut 2	14/02/2025,07:00 Hrs	18/02/2025, 18:00 Hrs	Continuous basis		Approved	
7	400 kV Bus Series Reactor	14/02/2025,07:00 Hrs	18/02/2025, 18:00 Hrs	Continuous basis		Approved	
8	400 kV Bus Reactor-50 MVAR	14/02/2025,07:00 Hrs	18/02/2025, 18:00 Hrs	Continuous basis		Approved	
9	400 kV dadri 1	14/02/2025,07:00 Hrs	18/02/2025, 18:00 Hrs	Daily basis		Approved	
10	400 kV dadri 2	14/02/2025,07:00 Hrs	18/02/2025, 18:00 Hrs	Daily basis		Approved	
11	400 kV ICT 1	14/02/2025,07:00 Hrs	18/02/2025, 18:00 Hrs	Daily basis		Approved	
12	400 kV ICT 2	14/02/2025,07:00 Hrs	18/02/2025, 18:00 Hrs	Daily basis		Approved	
13	400 kV ICT 3	14/02/2025,07:00 Hrs	18/02/2025, 18:00 Hrs	Continuous basis		Approved	
14	400 kV ICT 4	14/02/2025,07:00 Hrs	18/02/2025, 18:00 Hrs	Continuous basis		Approved	
15	400 kV Bus 2 at Mandola	19/02/2025,07:00 Hrs	21/02/2025, 18:00 Hrs	Shutdown of the 400 kV bus 2 will be taken on continuous basis for the jack buses connected to bus 1 i.e. Jack Bus 3 & 5		Approved	
16	400 kV Bus 1 at Mandola	19/02/2025,07:00 Hrs	21/02/2025, 18:00 Hrs	Shutdown of the 400 kV bus 1 will be taken on daily basis as in the evening ICT shall be charged from Dadri feeder.		Approved	
17	400 kV Meerut 3	19/02/2025,07:00 Hrs	21/02/2025, 18:00 Hrs	Continuous basis		Approved	
18	400 kV Meerut 1	19/02/2025,07:00 Hrs	21/02/2025, 18:00 Hrs	Continuous basis		Approved	
19	400 kV Meerut 2	19/02/2025,07:00 Hrs	21/02/2025, 18:00 Hrs	Continuous basis		Approved	
20	400 kV Bus Series Reactor	19/02/2025,07:00 Hrs	21/02/2025, 18:00 Hrs	Continuous basis		Approved	
21	400 kV Bus Reactor-50 MVAR	19/02/2025,07:00 Hrs	21/02/2025, 18:00 Hrs	Continuous basis		Approved	
22	400 kV dadri 1	19/02/2025,07:00 Hrs	21/02/2025, 18:00 Hrs	Daily basis		Approved	
23	400 kV dadri 2	19/02/2025,07:00 Hrs	21/02/2025, 18:00 Hrs	Daily basis		Approved	
24	400 kV ICT 1	19/02/2025,07:00 Hrs	21/02/2025, 18:00 Hrs	Continuous basis		Approved	
25	400 kV ICT 2	19/02/2025,07:00 Hrs	21/02/2025, 18:00 Hrs	Continuous basis		Approved	
26	400 kV ICT 3	19/02/2025,07:00 Hrs	21/02/2025, 18:00 Hrs	Daily basis		Approved	
27	400 kV ICT 4	19/02/2025,07:00 Hrs	21/02/2025, 18:00 Hrs	Daily basis		Approved	

Format I(A): Request for transmission element outage by Indenting agency to RPC

Indenting Agency		NHPC LTD.	For the Month	Mar-25	Date										
Sl. No.	Name of the Requesting Agency	Voltage Level (kV)	Line Details				Proposed Date and Time								
			From substation	To substation	Owner	Ckt ID	Inter-Regional / Intra-Regional	Daily/ Continuous	Reason	From Date	From Time	To Date	To Time	Shutdown Status	NRLDC Remarks
1	Chamera-2, NHPC LIMITED	400KV	Chamera-2	Kishenpur Line#1	PGCIL	Chamera-2-Kishenpur Line#1	Inter regional	Continuous	Replacement of 400kV HV GIS-Air bushing of Y-Phase	18-Mar-2025	10:00	22-Mar-2025	17:00	Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/ No generation evacuation constraint
2	Chamera-3, NHPC LIMITED	220KV	Chamera-3	Chamba	PGCIL	Chamera-3-Chamba Line#1	Inter regional	Daily	For erection of damaged gantry and stringing	25-Mar-2025	8:00	5-Apr-2025	17:00	Approved	May be given subject to no generation evacuation constraint/PG consent

228 th OCC Additional shutdowns of March-2025										
SR. NO.	NAME OF LINE / EQUIPMENT (S/D REQUIRED)	DURATION				Type	TYPE OF WORK TO BE DONE	NRLDC Comments	Shutdown Status	OCC Remarks
		From		To						
1	5	Date	Time	Date	Time	6				
1	50 MVAR Reactor-I at 400kV Switchyard of Kalisindh Thermal Plant	17.03.2025	10:00 Hrs.	20.03.2025	18:00 Hrs.	CONTINUOUS BASIS	Annual maintenance, Oil Leakage attending work from PRV and Bottom Valve	May be allowed subject to real time grid condition	Approved	May be allowed subject to real time grid condition
2	50 MVAR Reactor-II at 400kV Switchyard of Kalisindh Thermal Plant	21.03.2025	10:00 Hrs.	26.03.2025	18:00 Hrs.	CONTINUOUS BASIS	Annual maintenance, Air Cell Repair and Attending Oil leakage	May be allowed subject to real time grid condition	Approved	May be allowed subject to real time grid condition

Shut Down of 400 KV Rajwest - Jodhpur and 400kV Rajwest - Pachpadra Line for appraisal in 228 th OCC meeting												
S. No.	Details of transmission element		Category to which transmission element belong (A/B/C/D)****	Date		Timings		Type of Shutdown	Reason	NRLDC Comments	Shutdown Status	OCC Remarks
	Voltage level	Name		From	To	From	To					
1	400 kV	400 KV Rajwest – Jodhpur line	A	20.02.2025	27.02.2025	08.00 Hrs	18.00 Hrs	Continuous Basis	Height Raising and Shifting work (NHAI work)	Shutdown may be allowed subject to real time grid condition/No other line outage in Rajasthan solar pocket/ Rajwest-Barmer must be in service/ Subject to no generation evacuation constraint at Rajwest	Approved	Shutdown may be allowed subject to real time grid condition/No other line outage in Rajasthan solar pocket/ Rajwest-Barmer must be in service/ Subject to no generation evacuation constraint at Rajwest
2	400 kV	400 KV Rajwest – Pachpadra line	A							Shutdown may be allowed subject to real time grid condition/No other line outage in Rajasthan solar pocket/ Rajwest-Barmer must be in service/ Subject to no generation evacuation constraint at Rajwest	Approved	Shutdown may be allowed subject to real time grid condition/No other line outage in Rajasthan solar pocket/ Rajwest-Barmer must be in service/ Subject to no generation evacuation constraint at Rajwest

Shut Down of 220/400KV, 315MVA ICT-II at STPS Switchyard for appraisal in 228 th OCC meeting												
S. No.	Details of transmission element		Category to which transmission element belong (A/B/C/D)****	Date		Timings		Type of Shutdown	Reason	NRLDC Comments	Shutdown Status	OCC Remarks
	Voltage level	Name		From	To	From	To					
1	400 kV	220/400KV, 315MVA ICT-II at STPS Switchyard	A	01.03.2025	10.03.2025	08.00 Hrs	18.00 Hrs	Continuous Basis	1) Checking of Tan Delta of Bushings 2) Oil Filtration to attend leakage 3)Checking of protections of Transformer, Attending Leakages 4) Maintenance works of 220KV & 400KV Bay equipments i.e. C.B., Isolators, CTs etc. 5) Testing of protection relays		Approved	subject to Rajasthan SLDC consent in real time condition/ Load to be managed by Rajasthan

Sub: 500 MW Singrauli - UNIT 6 shut down for Boiler Lincense Renewal

500 MW Singrauli - UNIT 6 to be taken under shut down from 02.04.2024 (00:00 Hrs) to 06.04.2024 (23:59 Hrs) for Boiler Lincense Renewal

Shutdown Status:

Approved

OCC Remarks:

Mandatory lincense work