

Proposed Outage Program of 228th OCC meeting of NRPC

Sr No	Reference Number	OCC Number	Name of Requesting Agency	Element Type	Element Name	Owner	Daily/Continous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	Request Type	Shutdown Status	NLDC/RLDC Comments
1	RQ209354	OCC_228	adhydro_sd	GENERATING UNIT	96 MW AD HYDRO - UNIT 1		C	96 MW AD Hydro Unit # 1 Shutdown required on continuous basis from 01-Mar-2025 (00:00hrs) to 20-Mar-2025 (18:00 hrs) for repair / replacement work of Rotor CC Lead.	01/Mar/2025	00:00	20/Mar/2025	18:00	During shutdown period Generation Schedule of ADHPL will be managed by our other available Generating unit (96 MW AD Hydro Unit # 2)	PLANNED	Requested	
2	RQ210579	OCC_228	rampur_sd	GENERATING UNIT	68.67 MW RAMPUR HEP - UNIT 1	ADHPL	C	Annual Planned Maintenance of 68.67 MW Generating Unit#01 of Rampur HPS.	31/Mar/2025	00:00	09/Apr/2025	18:00	Annual Planned Maintenance	PLANNED	Requested	
3	RQ210573	OCC_228	rampur_sd	GENERATING UNIT	68.67 MW RAMPUR HEP - UNIT 1	SIVNL	C	Annual Planned Maintenance of PGV # 01 of 412MW Rampur HPS. For this The Unit#01 and Unit#02 will remain under shutdown simultaneously for the same period due to the maintenance of PGV#01.	26/Mar/2025	00:00	28/Mar/2025	18:00	Annual Planned Maintenance	PLANNED	Requested	
4	RQ210569	OCC_228	rampur_sd	GENERATING UNIT	68.67 MW RAMPUR HEP - UNIT 2	SIVNL	C	Annual Planned Maintenance of 68.67 MW Generating Unit#02 of Rampur HPS	20/Mar/2025	00:00	29/Mar/2025	18:00	Annual Planned Maintenance	PLANNED	Requested	
5	RQ209494	OCC_228	jhakri_sd	GENERATING UNIT	250 MW NATHPA-JHAKRI HPS - UNIT 2	SIVNL	C	Annual Planned Maintenance of 250MW Generating Unit#02 of NJHPS.	31/Mar/2025	00:00	09/Apr/2025	18:00	APM of Unit#02.	PLANNED	Requested	
6	RQ209496	OCC_228	jhakri_sd	GENERATING UNIT	250 MW NATHPA-JHAKRI HPS - UNIT 4	SIVNL	C	Annual Planned Maintenance of BFV # 02 of 1500MW NJHPS. For this The Unit#03 and Unit#04 will remain under shutdown simultaneously for the same period due to the maintenance of BFV#02.	26/Mar/2025	00:00	28/Mar/2025	18:00	APM of BFV#02	PLANNED	Requested	
7	RQ209495	OCC_228	jhakri_sd	GENERATING UNIT	250 MW NATHPA-JHAKRI HPS - UNIT 3	SIVNL	C	Annual Planned Maintenance of 250MW Generating Unit#03 of NJHPS.	20/Mar/2025	00:00	29/Mar/2025	18:00	APM of Unit#03	PLANNED	Requested	
8	RQ210611	OCC_228	ntpcos_sd	GENERATING UNIT	500 MW SINGRAULI STPS - UNIT 6	NTPC	C	BOILER+ Turbine COH + RLA + Generator overhaul	31/Mar/2025	00:00	15/May/2025	23:59		PLANNED	Requested	
9	RQ210606	OCC_228	ntpcos_sd	GENERATING UNIT	500 MW RIHAND-I STPS - UNIT 2	NTPC	C	Overhauling of Boiler, Turbine & Generator	15/Mar/2025	00:00	08/May/2025	23:59		PLANNED	Requested	
10	RQ210602	OCC_228	ntpcos_sd	GENERATING UNIT	154.51 MW DADRI GPS - UNIT 5	NTPC	C	Overhauling	01/Mar/2025	00:00	26/Mar/2025	23:59	required from 20.02.25 to 26.03.25, but due to date constraint applied from 01.03.25	PLANNED	Requested	
11	RQ210626	OCC_228	ntpcos_sd	GENERATING UNIT	154.51 MW DADRI GPS - UNIT 6	NTPC	C	Dadri Gas Black Start DG OH from 15.02.25 to 15.03.25	01/Mar/2025	00:00	15/Mar/2025	23:59	required from 15.02.25 to 15.03.25, but due to date constraint applied from 01.03.25	PLANNED	Requested	
12	RQ210600	OCC_228	ntpcos_sd	GENERATING UNIT	130.19 MW DADRI GPS - UNIT 2	NTPC	C	Overhauling	01/Mar/2025	00:00	26/Mar/2025	23:59	required from 20.02.25 to 26.03.25, but due to date constraint applied from 01.03.25	PLANNED	Requested	
13	RQ210819	OCC_228	tehr_sd	GENERATING UNIT	250 MW TEHRI HPS - UNIT 1	THDC	C	Major Maintenance	21/Mar/2025	09:00	19/Apr/2025	23:59	Major Maintenance	PLANNED	Requested	
14	RQ209905	OCC_228	karcham_sd	GENERATING UNIT	250 MW KARCHAM WANGTOO HPS - UNIT 4	JSW	C	Annual Maintenance	12/Mar/2025	00:00	28/Mar/2025	23:59		PLANNED	Requested	
15	RQ209971	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2		D	for rectification of Shut down defects by Ajmer & for Resolution of Protection Discrepancies in Relays by Bhadla 2	26/Mar/2025	08:00	26/Mar/2025	18:00	for rectification of Shut down defects	PLANNED	Requested	
16	RQ209970	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1		D	for rectification of Shut down defects by Ajmer & for Resolution of Protection Discrepancies in Relays by Bhadla 2	25/Mar/2025	08:00	25/Mar/2025	18:00	for rectification of Shut down defects	PLANNED	Requested	
17	RQ209969	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2		D	for rectification of Shut down defects	22/Mar/2025	08:00	22/Mar/2025	18:00	for rectification of Shut down defects	PLANNED	Requested	
18	RQ209968	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1		D	for rectification of Shut down defects	21/Mar/2025	08:00	21/Mar/2025	18:00	for rectification of Shut down defects	PLANNED	Requested	
19	RQ209992	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1		D	Shutdown nature defects rectification & 1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PR-1&2 retrofitment (Viat Make) 4. WTI & OTI Modification work	18/Mar/2025	08:00	22/Mar/2025	18:00	DEFECT RECTIFICATION WORK	PLANNED	Requested	
20	RQ210100	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1		D	Shutdown nature defects rectification & 1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP(TIMING, CRM, DCRM DEW POINT, COIL CURRENT) works . 3.PR-1&2 retrofitment (Viat Make) 4.WTI & OTI Modification work . 5.Distance Relay testing	17/Mar/2025	09:00	18/Mar/2025	18:00	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP(TIMING, CRM,DCRM DEW POINT, COIL CURRENT) works . 3.PR-1&2 retrofitment (Viat Make) 4.WTI & OTI Modification work . 5.Distance Relay testing	PLANNED	Requested	
21	RQ210118	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-MEERUT(PG) (PG) CKT-1		D	Replacement of Hot Spot identified Polymer Insulator at various locations	17/Mar/2025	09:00	17/Mar/2025	18:00		PLANNED	Requested	
22	RQ209978	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-2		D	Line Bay AMP work	15/Mar/2025	17:00	15/Mar/2025	23:00		PLANNED	Requested	
23	RQ209954	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FAIZENGARH_II(PG) (PBTU) CKT-4		D	To attend constructional Shut down nature Defects	11/Mar/2025	08:00	18/Mar/2025	20:00		PLANNED	Requested	
24	RQ210005	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-2		D	Rectification of Shutdown nature defects in line & Line bay AMP Work	10/Mar/2025	14:00	15/Mar/2025	22:00	Non-Auto mode of Other Ckt of line	PLANNED	Requested	

25	RQ210099	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2		D	Shutdown nature defects rectification by Jaipur (S) & Bassi TLM and 1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PR-1&2 retrofitment (Viat Make) 4. WTI & OTI Modification work . 5.Distance Relay testing	10/Mar/2025	09:00	13/Mar/2025	18:00	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PR-1&2 retrofitment (Viat Make) 4. WTI & OTI Modification work . 5.Distance Relay testing	PLANNED	Requested
26	RQ210052	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-ALIGARH (PG) CKT-1		D	SD Nature defect rectification	10/Mar/2025	08:00	12/Mar/2025	19:00		PLANNED	Requested
27	RQ210110	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-2		D	Resolution of Protection Descrepancies in Relays	06/Mar/2025	18:00	06/Mar/2025	23:00		PLANNED	Requested
28	RQ209975	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-2		D	For attending S/D nature defects	06/Mar/2025	08:00	06/Mar/2025	18:00	Non Auto of 765KV Ajmer-Chittor CK1	PLANNED	Requested
29	RQ210053	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-BHIWANI (PG) CKT-1		D	SD Nature defect rectification	06/Mar/2025	08:00	06/Mar/2025	19:00		PLANNED	Requested
30	RQ210475	OCC_228	cpcc1_sd	BUS	765 KV KHETRI (PG) -BUS 1		D	FOR PUNCH POINT WORK IN BAY EXTENSION WORK UNDER PNTL	05/Mar/2025	09:00	06/Mar/2025	18:00		PLANNED	Requested
31	RQ209974	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-1		D	For attending S/D nature defects	05/Mar/2025	08:00	05/Mar/2025	18:00	Non Auto of 765KV Ajmer-Chittor CK2	PLANNED	Requested
32	RQ210051	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-JHATIKARA (PG) CKT-1		D	SD Nature defect rectification	04/Mar/2025	08:00	04/Mar/2025	19:00		PLANNED	Requested
33	RQ209953	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (P8TL) CKT-3		D	To attend constructional Shut down nature Defects	04/Mar/2025	08:00	10/Mar/2025	20:00		PLANNED	Requested
34	RQ210109	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2		D	Primary Injection Test in Adjacent Bay	03/Mar/2025	18:00	03/Mar/2025	23:00		PLANNED	Requested
35	RQ210004	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-1		D	Rectification of Shutdown nature defects in line & Line AMP Work	03/Mar/2025	14:00	07/Mar/2025	22:00	Non-Auto mode of Other Ckt of line	PLANNED	Requested
36	RQ210476	OCC_228	cpcc1_sd	BUS	765 KV KHETRI (PG) -BUS 2		D	FOR PUNCH POINT WORK IN BAY EXTENSION WORK UNDER PNTL	03/Mar/2025	09:00	04/Mar/2025	18:00		PLANNED	Requested
37	RQ209995	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-1		D	Attending Shutdown nature defects & installation of Bird Diverter	01/Mar/2025	15:00	31/Mar/2025	23:00	Non-Auto mode of Other Ckt of line	PLANNED	Requested
38	RQ209996	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-2		D	Attending Shutdown nature defects & installation of Bird Diverter	01/Mar/2025	15:00	31/Mar/2025	23:00	Non-Auto mode of Other Ckt of line	PLANNED	Requested
39	RQ209997	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1		D	Attending Shutdown nature defects & installation of Bird Diverter	01/Mar/2025	15:00	31/Mar/2025	23:00	Non-Auto mode of Other Ckt of line	PLANNED	Requested
40	RQ209998	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2		D	Attending Shutdown nature defects & installation of Bird Diverter	01/Mar/2025	15:00	31/Mar/2025	23:00	Non-Auto mode of Other Ckt of line	PLANNED	Requested
41	RQ210095	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-1		C	NHAI Diversion work for Haridwar Ring Road(PIU Roorkee)	01/Mar/2025	09:00	15/Mar/2025	18:00	NHAI Diversion Ring for Haridwar Ring Road(PIU Roorkee)	PLANNED	Requested
42	RQ210992	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BALIA-GAYA (PG) CKT-1	POWERGRID	D	Insulator replacement work by ER 1	24/Mar/2025	09:00	24/Mar/2025	17:30		PLANNED	Requested
43	RQ210947	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-GWALIOR (PG) CKT-1	POWERGRID	D	Installation of Counter weight on Gantry Tower Jumps. With A/R non auto of parallel circuit	20/Mar/2025	09:00	20/Mar/2025	18:00	WRPC consent required. NLDC and NRPC is requested to send this shutdown for WRPC approval	PLANNED	Requested
44	RQ210996	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-1	POWERGRID	D	Flashover insulator replacement work at loc 224 BY ER-1	04/Mar/2025	09:00	04/Mar/2025	17:30		PLANNED	Requested
45	RQ210945	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BALIA-GAYA (PG) CKT-1	POWERGRID	D	Insulator replacement work	03/Mar/2025	08:00	05/Mar/2025	18:00	ERPC consent required. NLDC and NRPC is requested to send this shutdown for ERPC approval	PLANNED	Requested
46	RQ211000	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI(PG)-VINDHYACHALPOOL(PG) (PVTSL) CKT-2	PVTSL	D	Line Terminal Equipment AMP at Vindhychal(PS) A/R off of Ckt 1 and Dia to be Kept open at both ends.	10/Mar/2025	07:00	10/Mar/2025	18:00		PLANNED	Requested
47	RQ210019	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHAGARH (PG) CKT-3		D	For relay testing & rectification of CoE observations	29/Mar/2025	08:00	29/Mar/2025	18:00		PLANNED	Requested
48	RQ210058	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-JHATIKARA(PG) (DTL) CKT-2		D	SD Nature defect rectification	28/Mar/2025	08:00	28/Mar/2025	19:00		PLANNED	Requested
49	RQ209993	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-1		D	Shutdown nature defects rectification by Jaipur (S) & 400kV Busbar Retrofitment and testing work (Back Trip testing in Main Bay LBB) by Bassi	27/Mar/2025	08:00	28/Mar/2025	18:00	DEFECT RECTIFICATION WORK	PLANNED	Requested
50	RQ210057	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-DWARKA (PG) (PG)		D	SD Nature defect rectification	26/Mar/2025	08:00	26/Mar/2025	19:00		PLANNED	Requested
51	RQ209955	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1		D	Relay work by Ajmer, For attending major Sag Mismatch issue in between location no 293-301 & Bird Guard Installation works & AMP line equipments by Kankrol	25/Mar/2025	08:00	28/Mar/2025	18:00		PLANNED	Requested
52	RQ210056	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA-DWARKA (PG)		D	SD Nature defect rectification & CT RATIO CHANGE AND CT REPLACEMENT	24/Mar/2025	08:00	24/Mar/2025	19:00		PLANNED	Requested
53	RQ210050	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-2		D	Amp work of Line reactor by Jaipur(S) & Shutdown nature defect rectification by Bassi	24/Mar/2025	08:00	24/Mar/2025	19:00		PLANNED	Requested
54	RQ210049	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-1		D	Amp work of Line reactor by Jaipur(S) & Shutdown nature defect rectification by Bassi	22/Mar/2025	08:00	22/Mar/2025	19:00		PLANNED	Requested
55	RQ210055	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (PG) CKT-2		D	SD Nature defect rectification	19/Mar/2025	08:00	19/Mar/2025	19:00		PLANNED	Requested

56	RQ209966	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2		D	for rectification of Shut down defects	18/Mar/2025	08:00	18/Mar/2025	18:00	for rectification of Shut down defects	PLANNED	Requested	
57	RQ210088	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH(PG)-NAWADA(HV) (PG) CKT-1		D	SD Nature defect rectification work	17/Mar/2025	09:00	18/Mar/2025	18:00	Non Auto mode required of 400 KV DADRI(NT)-BALLABHGARH(PG) (PG) & 400 KV GR.NOIDA(UPC)-NAWADA(HV) (PG) CKT-1	PLANNED	Requested	
58	RQ210054	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (DTL) CKT-1		D	SD Nature defect rectification	17/Mar/2025	08:00	17/Mar/2025	19:00		PLANNED	Requested	
59	RQ209965	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1		D	for rectification of Shut down defects	17/Mar/2025	08:00	17/Mar/2025	18:00	for rectification of Shut down defects	PLANNED	Requested	
60	RQ210026	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-2		D	Tie LBB Testing	17/Mar/2025	08:00	17/Mar/2025	12:00		PLANNED	Requested	
61	RQ210027	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-2		D	Tie LBB Testing	17/Mar/2025	08:00	17/Mar/2025	12:00		PLANNED	Requested	
62	RQ210064	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-2		D	400KV Busbar Retrofitment and testing work (Back Trip testing in Main Bay LBB).	16/Mar/2025	09:00	16/Mar/2025	18:00		PLANNED	Requested	
63	RQ210089	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-DEHRADUN (PG) CKT-1		C	NHAI Diversion work for Delhi-Dehradun Express Highway (PIU Baghpat)	15/Mar/2025	09:00	31/Mar/2025	18:00	NHAI Diversion work for Delhi-Dehradun Express Highway	PLANNED	Requested	
64	RQ210090	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-SAHARANPUR (PG) CKT-1		C	NHAI Diversion work for Delhi-Dehradun Express Highway (PIU Baghpat)	15/Mar/2025	09:00	31/Mar/2025	18:00	NHAI Diversion work for Delhi-Dehradun Express Highway	PLANNED	Requested	
65	RQ210040	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays.	14/Mar/2025	08:00	14/Mar/2025	19:00		PLANNED	Requested	
66	RQ210117	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-BAGHPAT (PG) CKT-2		D	Flashover Insulator Replacement at loc 345 by Meerut & General AMP and Relay Testing Work by Baghpat	14/Mar/2025	08:00	14/Mar/2025	18:00		PLANNED	Requested	
67	RQ210063	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-2		D	400KV Busbar Retrofitment and testing work (Back Trip testing in Main Bay LBB).	13/Mar/2025	09:00	13/Mar/2025	18:00		PLANNED	Requested	
68	RQ210039	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays by Bhiwadi & For Relay Testing and CoE Audit Compliance at Kotputli Substation by Kotputli	13/Mar/2025	08:00	13/Mar/2025	19:00		PLANNED	Requested	
69	RQ210038	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-2		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays.	13/Mar/2025	08:00	13/Mar/2025	19:00		PLANNED	Requested	
70	RQ210062	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-KOTPUTLI (PG) CKT-1		D	400KV Busbar Retrofitment and testing work (Back Trip testing in Main Bay LBB) by Bassi & For Relay Testing and CoE Audit Compliance at Kotputli Substation by Kotputli	12/Mar/2025	09:00	12/Mar/2025	18:00		PLANNED	Requested	
71	RQ209990	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-SAHARANPUR (PG) CKT-1		D	General AMP and Relay Testing Work	12/Mar/2025	09:00	12/Mar/2025	18:00	General AMP and Relay Testing Work	PLANNED	Requested	
72	RQ210107	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-BALLABHGARH(PG) (PG)		D	Model Line Defect Rectification work by dadri & Ballabgarh	12/Mar/2025	08:00	16/Mar/2025	18:00	Model Line Defect Rectification work	PLANNED	Requested	
73	RQ210037	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-1		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays.	12/Mar/2025	08:00	12/Mar/2025	19:00		PLANNED	Requested	
74	RQ210061	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BASSI (PG) CKT-1		D	400KV Busbar Retrofitment and testing work (Back Trip testing in Main Bay LBB).	11/Mar/2025	09:00	11/Mar/2025	18:00		PLANNED	Requested	
75	RQ210036	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-BHIWADI (PG) CKT-1		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays by Bhiwadi & 400KV Busbar Retrofitment and testing work (Back Trip testing in Main Bay LBB) by Bassi	11/Mar/2025	08:00	11/Mar/2025	19:00		PLANNED	Requested	
76	RQ210106	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH(PG) (DTL) CKT-1		D	SD Nature defect rectification work	11/Mar/2025	08:00	11/Mar/2025	18:00	line defect rectification work	PLANNED	Requested	
77	RQ210124	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2		D	SD Nature defect rectification work by Neemrana & by AMP WORK OF LINE BAY Sikar	11/Mar/2025	08:00	11/Mar/2025	18:00	Non auto mode of 400 KV AGRA-SIKAR (PG) CKT-1	PLANNED	Requested	
78	RQ210105	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH(PG) (DTL) CKT-2		D	SD Nature defect rectification work	11/Mar/2025	08:00	11/Mar/2025	18:00	line defect rectification work	PLANNED	Requested	
79	RQ210114	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-2		D	For taking Non switchable line reactor back in service after bushing replacement	10/Mar/2025	16:00	10/Mar/2025	19:00	For taking Non switchable line reactor back in service after bushing replacement	PLANNED	Requested	
80	RQ210104	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH(PG) (DTL) CKT-2		D	SD Nature defect rectification work	10/Mar/2025	08:00	10/Mar/2025	18:00	line defect rectification work	PLANNED	Requested	
81	RQ210123	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1		D	SD Nature defect rectification work	10/Mar/2025	08:00	10/Mar/2025	18:00	Non auto mode of 400 KV AGRA-SIKAR (PG) CKT-2	PLANNED	Requested	
82	RQ209957	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1		D	Relay work by Ajmer Station & for rectification of Shut down defects by Ajmer TLM	10/Mar/2025	08:00	11/Mar/2025	20:00		PLANNED	Requested	
83	RQ210103	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH(PG) (DTL) CKT-1		D	SD Nature defect rectification work	10/Mar/2025	08:00	10/Mar/2025	18:00	line defect rectification work	PLANNED	Requested	
84	RQ209964	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-BABA(RS) (NRSS36) CKT-1		D	for rectification of Shut down defects	10/Mar/2025	08:00	10/Mar/2025	20:00	for rectification of Shut down defects	PLANNED	Requested	
85	RQ210478	OCC_228	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 2		D	For scheme checking work	09/Mar/2025	09:00	10/Mar/2025	18:00		PLANNED	Requested	

86	RQ209950	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JINDI(PG)-KIRORI(HV) (HVPNL) CKT-2		D	For Relay testing work.	08/Mar/2025	08:00	08/Mar/2025	20:00	For Relay testing work.	PLANNED	Requested	
87	RQ209963	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-2		D	for rectification of Shut down defects	08/Mar/2025	08:00	08/Mar/2025	20:00	for rectification of Shut down defects	PLANNED	Requested	
88	RQ210477	OCC_228	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 1		D	For scheme checking work	07/Mar/2025	09:00	08/Mar/2025	18:00		PLANNED	Requested	
89	RQ209949	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JINDI(PG)-KIRORI(HV) (HVPNL) CKT-1		D	For Relay testing work.	07/Mar/2025	08:00	07/Mar/2025	20:00	For Relay testing work.	PLANNED	Requested	
90	RQ209962	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1		D	for rectification of Shut down defects	07/Mar/2025	08:00	07/Mar/2025	20:00	for rectification of Shut down defects	PLANNED	Requested	
91	RQ210087	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHAGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-2		D	For insulator replacement work and other SD Nature defect rectification	06/Mar/2025	09:00	06/Mar/2025	18:00	Non-Auto mode required of 400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-2	PLANNED	Requested	
92	RQ210086	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-1		D	For insulator replacement work and other SD Nature defect rectification	06/Mar/2025	09:00	06/Mar/2025	18:00	Non-Auto mode required of 400 KV BALLABHAGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-1	PLANNED	Requested	
93	RQ209956	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1		D	Relay work by Ajmer Station & for rectification of Shut down defects by Ajmer TLM	06/Mar/2025	08:00	07/Mar/2025	20:00		PLANNED	Requested	
94	RQ210101	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-KAITHAL(PG) (PG) CKT-1		D	SD Nature defect rectification work	06/Mar/2025	08:00	06/Mar/2025	18:00	line defect rectification work	PLANNED	Requested	
95	RQ210116	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT(PG)-MUZAFFARNAGAR(U P) (PG) CKT-1		D	Attending Hot Spot at Loc 63	06/Mar/2025	08:00	06/Mar/2025	18:00		PLANNED	Requested	
96	RQ210060	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-PHAGRI(RS) (PG) CKT-1		D	400KV Busbar Retrofitment and testing work (Back Trip testing in Main Bay LBB).	05/Mar/2025	09:00	05/Mar/2025	18:00		PLANNED	Requested	
97	RQ209959	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-2		D	For Model line rectification of Shut down defects by Sikar TLM & 400KV Busbar Retrofitment and testing work (Back Trip testing in Main Bay LBB) by Bassi	05/Mar/2025	08:00	06/Mar/2025	20:00	Shut down nature defects rectification in model TL & Bus bar Retrofitment & Testing work	PLANNED	Requested	
98	RQ209967	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-KOTAPG) (PG) CKT-1		D	for rectification of Shut down defects	05/Mar/2025	08:00	05/Mar/2025	18:00	for rectification of Shut down defects	PLANNED	Requested	
99	RQ209952	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-2		D	For Relay testing work.	05/Mar/2025	08:00	05/Mar/2025	20:00	For Relay testing work.	PLANNED	Requested	
100	RQ210102	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MURADNAGAR_2(UP) (PG) CKT-1		D	SD Nature defect rectification work	05/Mar/2025	08:00	05/Mar/2025	18:00	line defect rectification work	PLANNED	Requested	
101	RQ209951	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-1		D	For Relay testing work.	04/Mar/2025	08:00	04/Mar/2025	20:00	For Relay testing work.	PLANNED	Requested	
102	RQ210084	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHAGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-1		D	For insulator replacement work and other SD Nature defect rectification	03/Mar/2025	09:00	03/Mar/2025	18:00	Non-Auto mode required of 400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-1	PLANNED	Requested	
103	RQ210113	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-2		D	For isolation of Non switchable line reactor for bushing replacement	03/Mar/2025	09:00	03/Mar/2025	11:00	Line will be charged without line reactor	PLANNED	Requested	
104	RQ210096	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-SIKAR(PG) (RS) CKT-1		D	AMP WORK OF LINE BAY & LINE REACTOR	03/Mar/2025	09:00	03/Mar/2025	18:00	BOTH LINE AND REACTOR WILL REMAIN UNDER SHUTDOWN AS REACTOR IS NON SWITCHABLE	PLANNED	Requested	
105	RQ210085	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-2		D	For insulator replacement work and other SD Nature defect rectification	03/Mar/2025	09:00	03/Mar/2025	18:00	Non-Auto mode required of 400 KV BALLABHAGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-2	PLANNED	Requested	
106	RQ210091	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-KASHIPUR(UK) (PG) CKT-1		D	SD Nature defect rectification work & AMP Work	03/Mar/2025	09:00	05/Mar/2025	18:00	SD Nature defect rectification work	PLANNED	Requested	
107	RQ209958	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-1		D	For Model line rectification of Shut down defects by Sikar TLM & 400KV Busbar Retrofitment and testing work (Back Trip testing in Main Bay LBB) by Bassi station	03/Mar/2025	08:00	04/Mar/2025	20:00	Shut down nature defects rectification in model TL	PLANNED	Requested	
108	RQ209991	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-2		D	Shutdown nature defects rectification by Jaipur (S) & 400KV Busbar Retrofitment and testing work (Back Trip testing in Main Bay LBB) by Bassi	03/Mar/2025	08:00	04/Mar/2025	18:00	DEFECT RECTIFICATION WORK	PLANNED	Requested	
109	RQ210034	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-2		C	For commissioning of new Line Reactor	03/Mar/2025	08:00	10/Mar/2025	19:00		PLANNED	Requested	
110	RQ210108	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLAYAT SOLAR NTPC_1 (NTPC_KOLAYAT SL)-BHADLA_2 (PG) (NTPC_KOLAYAT SL) CKT-1		D	Replacement of Differential relay and attending Punch Points	02/Mar/2025	18:00	05/Mar/2025	23:00		PLANNED	Requested	
111	RQ210059	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPUR(RS) (PG) CKT-1		D	400KV Busbar Retrofitment and testing work (Back Trip testing in Main Bay LBB).	02/Mar/2025	09:00	02/Mar/2025	18:00		PLANNED	Requested	
112	RQ210066	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(PG)-KABULPUR(HV) (PG)		D	Replacement of Damaged conductor in span 207 - 208	02/Mar/2025	08:00	02/Mar/2025	18:00	Non-auto of 400 KV BAWANA CCGTB(DTL)-BHIWANI(PG) (PG) & 400KV Bhiwani (PG)-Bhiwani (BBMB) (PG)	PLANNED	Requested	
113	RQ209961	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2		D	Non-Auto mode for Insulators PID testing in Line by Sikar & for NSD nature defects rectification work by Neemrana	02/Mar/2025	08:00	31/Mar/2025	20:00	Non-Auto mode for Insulators PID testing in Line	PLANNED	Requested	
114	RQ210003	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2		D	Attending Shutdown nature defects & installation of Bird Diverter	01/Mar/2025	15:00	31/Mar/2025	23:00	Non-Auto mode of Other Ckt of line	PLANNED	Requested	
115	RQ210002	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1		D	Attending Shutdown nature defects & installation of Bird Diverter	01/Mar/2025	15:00	31/Mar/2025	23:00	Non-Auto mode of Other Ckt of line	PLANNED	Requested	
116	RQ210001	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-2		D	Attending Shutdown nature defects & installation of Bird Diverter	01/Mar/2025	15:00	31/Mar/2025	23:00	Non-Auto mode of Other Ckt of line	PLANNED	Requested	

117	RQ210093	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-MUZAFFARNAGAR(U P) (PTCUL) CKT-1		C	NHAI Diversion work for Haridwar Ring Road(PIU Roorkhee)	01/Mar/2025	09:00	15/Mar/2025	18:00	NHAI Diversion work for Haridwar Ring Road(PIU Roorkhee)	PLANNED	Requested	
118	RQ210094	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-RISHIKESH(UK) (PG) CKT-1		C	NHAI Diversion work for Haridwar Ring Road(PIU Roorkhee)	01/Mar/2025	09:00	15/Mar/2025	18:00	NHAI Diversion work for Haridwar Ring Road(PIU Roorkhee)	PLANNED	Requested	
119	RQ210028	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-HISSAR(PG) (PG) CKT-1		C	FOR RETROFITMENT OF ISOLATOR AT HISAR & BBMB BHIWANI END IN ADD CAP 19-24 BLOCK	01/Mar/2025	08:00	20/Mar/2025	19:00	LINE SHALL BE ANTI THEFT CHARGED ONCE DROPPER ON LINE ISOLATOR REMOVED	PLANNED	Requested	
120	RQ210033	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-HISSAR (PG) CKT-2		C	FOR RETROFITMENT OF ISOLATOR AT HISAR END IN ADD CAP 19-24 BLOCK	01/Mar/2025	08:00	09/Mar/2025	19:00	LINE SHALL BE ANTI THEFT CHARGED ONCE DROPPER ON LINE ISOLATOR REMOVED	PLANNED	Requested	
121	RQ210035	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-GURGAON (PG) CKT-1		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays.	01/Mar/2025	08:00	01/Mar/2025	19:00		PLANNED	Requested	
122	RQ210122	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-2		C	HRDC diversion work for Infringing Greenfield Haryana Orbital Rail Corridor	01/Mar/2025	08:00	15/Mar/2025	18:00	HRDC diversion work for Infringing Greenfield Haryana Orbital Rail Corridor	PLANNED	Requested	
123	RQ210030	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHABAD(PG)-BHIWANI(BB) (PG) CKT-1		C	FOR RETROFITMENT OF ISOLATOR AT HISAR & BBMB BHIWANI END IN ADD CAP 19-24 BLOCK	01/Mar/2025	08:00	31/Mar/2025	19:00	LINE SHALL BE ANTI THEFT CHARGED ONCE DROPPER ON LINE ISOLATOR REMOVED	PLANNED	Requested	
124	RQ210065	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCCTB(DTL) BHIWANI(PG) (PG)		D	Replacement of Damaged conductor in span 207 - 208	01/Mar/2025	08:00	01/Mar/2025	18:00	Non-auto of 400 KV BHIWANI(PG), KABULPUR(HV) (PG) & 400KV Bhiwani (PG)-Bhiwani (BBMB) (PG)	PLANNED	Requested	
125	RQ210032	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-HISSAR (PG) CKT-1		C	FOR RETROFITMENT OF ISOLATOR AT HISAR END IN ADD CAP 19-24 BLOCK	01/Mar/2025	08:00	09/Mar/2025	19:00	LINE SHALL BE ANTI THEFT CHARGED ONCE DROPPER ON LINE ISOLATOR REMOVED	PLANNED	Requested	
126	RQ210029	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(PG)-BHIWANI(BB) (PG)		C	FOR RETROFITMENT OF ISOLATOR AT BBMB BHIWANI END IN ADD CAP 19-24 BLOCK	01/Mar/2025	08:00	20/Mar/2025	19:00	LINE SHALL BE ANTI THEFT CHARGED ONCE DROPPER ON LINE ISOLATOR REMOVED	PLANNED	Requested	
127	RQ209348	OCC_228	indigrd_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-SHUJALPUR(PG) (RTCL) CKT-1	RTCL	D	Shutdown required for birds diverter and shutdown nature defects rectification	28/Mar/2025	09:00	28/Mar/2025	17:00		PLANNED	Requested	
128	RQ209349	OCC_228	indigrd_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-SHUJALPUR(PG) (RTCL) CKT-2	RTCL	D	Required A/R in non auto mode for safety purpose	28/Mar/2025	09:00	28/Mar/2025	17:00		PLANNED	Requested	
129	RQ210991	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-3	POWERGRID	D	Insulator replacement work by ER-1	27/Mar/2025	09:00	27/Mar/2025	17:30		PLANNED	Requested	
130	RQ210993	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-SASARAM (PG) CKT-1	POWERGRID	D	LBB retrofitting works and SCADA validation for Bay 404R by ER-1	12/Mar/2025	09:00	12/Mar/2025	17:30		PLANNED	Requested	
131	RQ210946	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MOTIHARI(BS) (PG) CKT-1	POWERGRID	D	AMP WORK	10/Mar/2025	09:00	10/Mar/2025	18:00	ERPC consent required. NLDC and NRPC is requested to send this shutdown for ERPC approval	PLANNED	Requested	
132	RQ210994	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-SASARAM (PG) CKT-1	POWERGRID	D	LBB retrofitting works and SCADA validation for Main Bay 401R by ER-1	10/Mar/2025	09:00	10/Mar/2025	17:30		PLANNED	Requested	
133	RQ210999	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-SASARAM (PG) CKT-1	POWERGRID	C	LBB retrofitting works and SCADA validation for Bay 404 & 405 BY ER-1	06/Mar/2025	09:00	07/Mar/2025	17:30		PLANNED	Requested	
134	RQ210997	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-SASARAM (PG) CKT-1	POWERGRID	C	LBB retrofitting works and SCADA validation for Main Bay 401 & 402 by ER-1	03/Mar/2025	09:00	04/Mar/2025	17:30		PLANNED	Requested	
135	RQ210927	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VINDHYACHAL(PG)-VINDHYACHAL(NT) (PG) CKT-1	POWERGRID	D	For AMP work	03/Mar/2025	08:00	06/Mar/2025	18:00		PLANNED	Requested	
136	RQ210735	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-3	POWERGRID	D	AMP WORK	01/Mar/2025	09:00	01/Mar/2025	18:00		PLANNED	Requested	
137	RQ210806	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MUZAFFARPUR(PG) (POWERLINK) CKT-1	POWERLINK	D	GIS Bay extension work erection work at Gorakhpur.	18/Mar/2025	08:00	18/Mar/2025	18:00	ERPC consent may be required. NLDC and NRPC may kindly send this to ERPC approval	PLANNED	Requested	
138	RQ210048	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-NEEMRANA(RS) (RS) CKT-1		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays.	24/Mar/2025	08:00	24/Mar/2025	19:00		PLANNED	Requested	
139	RQ209977	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2		D	For attending S/D nature defects by Kankroli & For AMP Work by Kankroli	22/Mar/2025	08:00	22/Mar/2025	18:00	Non Auto of 220 KV Anta-Bhilwara CK1	PLANNED	Requested	
140	RQ210047	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-KUSHKHERA(RS) (RS) CKT-1		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays.	22/Mar/2025	08:00	22/Mar/2025	19:00		PLANNED	Requested	
141	RQ210046	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-MAUI(HV) (HVPNL) CKT-1		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays.	21/Mar/2025	08:00	21/Mar/2025	19:00		PLANNED	Requested	
142	RQ209976	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1		D	For attending S/D nature defects by Kankroli & For AMP Work by Kankroli	21/Mar/2025	08:00	21/Mar/2025	18:00	Non Auto of 220 KV Anta-Bhilwara CK2	PLANNED	Requested	
143	RQ210045	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-HSIIDC BAWAL(HV) (HVPNL) CKT-1		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays.	20/Mar/2025	08:00	20/Mar/2025	19:00		PLANNED	Requested	
144	RQ210083	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANESAR(PG)-BADSHAHPUR(HV) (HVPNL) CKT-2		D	relay testing and scheme checking	19/Mar/2025	10:00	19/Mar/2025	18:00	line bay 202 will also be under shutdown-bay owner is POWERGRID	PLANNED	Requested	
145	RQ210044	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-REWARI(HV) (HVPNL) CKT-2		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays.	19/Mar/2025	08:00	19/Mar/2025	19:00		PLANNED	Requested	
146	RQ210082	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANESAR(PG)-BADSHAHPUR(HV) (HVPNL) CKT-1		D	relay testing and scheme checking	18/Mar/2025	10:00	18/Mar/2025	18:00	line bay 201 will also be under shutdown-bay owner is POWERGRID	PLANNED	Requested	

147	RQ210043	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-REWARI(HV) (HVPNL) CKT-1		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays.	Line Bay AMP work	18/Mar/2025	08:00	18/Mar/2025	19:00		PLANNED	Requested
148	RQ210008	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)-SIROHI(RS) (RS) CKT-1		D		Line Bay AMP work	17/Mar/2025	09:00	17/Mar/2025	18:00	Line Bay equipment AMP Testing Works	PLANNED	Requested
149	RQ210042	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-2		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays.		17/Mar/2025	08:00	17/Mar/2025	19:00		PLANNED	Requested
150	RQ210041	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-1		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays.		15/Mar/2025	08:00	15/Mar/2025	19:00		PLANNED	Requested
151	RQ210007	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)-SAYLA(RS) (RS) CKT-2		D		Line Bay AMP work	14/Mar/2025	09:00	14/Mar/2025	18:00	Line Bay equipment AMP Testing Works	PLANNED	Requested
152	RQ210025	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(PG)-SAGWAN(HV) (HVPNL) CKT-2		D	For 220KV Busbar retro fitment		14/Mar/2025	08:00	15/Mar/2025	18:00		PLANNED	Requested
153	RQ210006	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)-SAYLA(RS) (RS) CKT-1		D		Line Bay AMP work	12/Mar/2025	09:00	12/Mar/2025	18:00	Line Bay equipment AMP Testing Works	PLANNED	Requested
154	RQ210024	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(PG)-SAGWAN(HV) (HVPNL) CKT-1		D	For 220KV Busbar retro fitment		12/Mar/2025	08:00	13/Mar/2025	18:00		PLANNED	Requested
155	RQ210111	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANKROLI(PG)-KANKROLI(RS) (RS) CKT-1		D	AMP Work of 400 KV WEST BUS 1B		11/Mar/2025	09:00	11/Mar/2025	18:00		PLANNED	Requested
156	RQ210023	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(PG)-FATEHABAD(HV) (HVPNL) CKT-2		D	For 220KV Busbar retro fitment		10/Mar/2025	08:00	11/Mar/2025	18:00		PLANNED	Requested
157	RQ210022	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(PG)-FATEHABAD(HV) (HVPNL) CKT-1		D	For 220KV Busbar retro fitment		07/Mar/2025	08:00	08/Mar/2025	18:00		PLANNED	Requested
158	RQ210021	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(PG)-HISSAR IA(HV) (PG) CKT-2		D	For 220KV Busbar retro fitment		05/Mar/2025	08:00	06/Mar/2025	18:00		PLANNED	Requested
159	RQ210115	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MEERUT(PG)-SHATABDINAGAR(UP) (PG) CKT-1		D	Insertion of Porcelain Disc in Polymer Insulator		03/Mar/2025	08:00	03/Mar/2025	18:00		PLANNED	Requested
160	RQ210020	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(PG)-HISSAR IA(HV) (PG) CKT-1		D	For 220KV Busbar retro fitment		03/Mar/2025	08:00	04/Mar/2025	18:00		PLANNED	Requested
161	RQ209994	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHRADUN(PG)-VYASI HEP (UK) (PTCUL) CKT-1		D		Line Bay 211L AMP work for	01/Mar/2025	09:00	01/Mar/2025	17:00	Line Bay equipment AMP Testing Works	PLANNED	Requested
162	RQ209742	OCC_228	slcds_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MODAK(RS)-BHANUPURA(MP) (MPSEB) CKT-1	MPSEB	D	For half yearly maintenance work of the bay equipments.		21/Mar/2025	10:00	21/Mar/2025	16:30		PLANNED	Requested
163	RQ209393	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAHUPURI(UP)-NEW KARAMNASA (BS) (BSEB) CKT-1	BSEB	C	* DFCC DIVERSION/HEIGHT RAISING WORK		20/Mar/2025	08:00	27/Mar/2025	18:00		PLANNED	Requested
164	RQ209394	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SAHUPURI(UP)-KARAMNASA(BS) (UP) CKT-1	UPPTCL	C	* DFCC DIVERSION/HEIGHT RAISING WORK		10/Mar/2025	08:00	17/Mar/2025	18:00		PLANNED	Requested
165	RQ209398	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SAHUPURI(UP)-KARAMNASA(BS) (UP) CKT-1	UPPTCL	C	* Lilo of 132kv sahpuri karmnasa line at 132kv s/s chandauli as per >X agreement no 243ETC-(VJT)-46/2022-23 date28.03.2023		03/Mar/2025	08:00	08/Mar/2025	18:00		PLANNED	Requested
166	RQ210428	OCC_228	cpcc1_sd	BUS	220KV BUS 1 AT MANESAR(PG)		D	Bus bar relay testing		28/Mar/2025	09:00	28/Mar/2025	18:00		PLANNED	Requested
167	RQ210427	OCC_228	cpcc1_sd	BUS	400KV BUS 1 AT MANESAR(PG)		D	Bus bar relay testing		27/Mar/2025	09:00	27/Mar/2025	18:00		PLANNED	Requested
168	RQ210418	OCC_228	cpcc1_sd	BUS	220KV BUS 1 AT BHIWADI(PG)		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays.		27/Mar/2025	08:00	27/Mar/2025	18:00		PLANNED	Requested
169	RQ210442	OCC_228	cpcc1_sd	BUS	220KV BUS 2 AT KANKROLI(PG)		D	For AMP Purpose and Firmware Upgradation		26/Mar/2025	09:00	26/Mar/2025	18:00		PLANNED	Requested
170	RQ210417	OCC_228	cpcc1_sd	BUS	220KV BUS 2 AT BHIWADI(PG)		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays.		26/Mar/2025	08:00	26/Mar/2025	18:00		PLANNED	Requested
171	RQ210438	OCC_228	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 4		D	Bus Bar and LBB Testing for Bay Extension		25/Mar/2025	18:00	26/Mar/2025	23:00		PLANNED	Requested
172	RQ210424	OCC_228	cpcc1_sd	BUS	765KV BUS 2 AT JHATIKARA(PG)		D	FOR AMP OF 765 KV BUS-2 AT JHATIKARA		25/Mar/2025	09:00	25/Mar/2025	18:00		PLANNED	Requested
173	RQ210446	OCC_228	cpcc1_sd	BUS	220KV BUS 2 AT BASSI(PG)		D	Conductor and Terminal connector tightening work and attending hotspots.		25/Mar/2025	09:00	28/Mar/2025	18:00		PLANNED	Requested
174	RQ210416	OCC_228	cpcc1_sd	BUS	220KV BUS 1 AT BHIWADI(PG)		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays.		25/Mar/2025	08:00	25/Mar/2025	18:00		PLANNED	Requested
175	RQ210423	OCC_228	cpcc1_sd	BUS	765KV BUS 1 AT JHATIKARA(PG)		D	FOR AMP OF 765 KV BUS-1 AT JHATIKARA		24/Mar/2025	09:00	24/Mar/2025	18:00		PLANNED	Requested
176	RQ210444	OCC_228	cpcc1_sd	BUS	220KV BUS 2 AT SIKAR(PG)		D	AMP WORK		24/Mar/2025	09:00	25/Mar/2025	18:00		PLANNED	Requested
177	RQ210415	OCC_228	cpcc1_sd	BUS	220KV BUS 1 AT BHIWADI(PG)		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays.		24/Mar/2025	08:00	24/Mar/2025	18:00		PLANNED	Requested
178	RQ210437	OCC_228	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 3		D	Bus Bar and LBB Testing for Bay Extension		23/Mar/2025	18:00	24/Mar/2025	23:00		PLANNED	Requested
179	RQ210441	OCC_228	cpcc1_sd	BUS	220KV BUS 1 AT KANKROLI(PG)		D	For AMP Purpose and Firmware Upgradation		22/Mar/2025	09:00	26/Mar/2025	18:00		PLANNED	Requested
180	RQ210414	OCC_228	cpcc1_sd	BUS	220KV BUS 2 AT BHIWADI(PG)		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays.		22/Mar/2025	08:00	22/Mar/2025	18:00		PLANNED	Requested
181	RQ210436	OCC_228	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 2		D	Bus Bar and LBB Testing for Bay Extension		21/Mar/2025	18:00	22/Mar/2025	23:00		PLANNED	Requested
182	RQ210443	OCC_228	cpcc1_sd	BUS	220KV BUS 1 AT SIKAR(PG)		D	AMP WORK		21/Mar/2025	09:00	22/Mar/2025	18:00		PLANNED	Requested
183	RQ210445	OCC_228	cpcc1_sd	BUS	220KV BUS 1 AT BASSI(PG)		D	Conductor and Terminal connector tightening work and attending hotspots.		21/Mar/2025	09:00	23/Mar/2025	18:00		PLANNED	Requested
184	RQ210413	OCC_228	cpcc1_sd	BUS	220KV BUS 2 AT BHIWADI(PG)		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays.		21/Mar/2025	08:00	21/Mar/2025	18:00		PLANNED	Requested

185	RQ210112	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANKROLI(PG) KANKROLI(RS) (RS) CKT-2		D	AMP Work of 400 KV WEST BUS 1B	20/Mar/2025	09:00	20/Mar/2025	18:00			PLANNED	Requested
186	RQ210068	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2		D	For OPGW replacement works from TN-623 to TN 625 (for Joint Box Creation at TN-625)	20/Mar/2025	08:00	21/Mar/2025	18:00	Non-auto required for OPGW replacement works from TN-623 to TN 625 (for Joint Box Creation at TN-625)		PLANNED	Requested
187	RQ210412	OCC_228	cpcc1_sd	BUS	220KV BUS 1 AT BHIWADI(PG)		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays.	20/Mar/2025	08:00	20/Mar/2025	18:00			PLANNED	Requested
188	RQ210435	OCC_228	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 1		D	Bus Bar and LBB Testing for Bay Extension	19/Mar/2025	18:00	20/Mar/2025	23:00			PLANNED	Requested
189	RQ210411	OCC_228	cpcc1_sd	BUS	220KV BUS 1 AT BHIWADI(PG)		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays.	19/Mar/2025	08:00	19/Mar/2025	18:00			PLANNED	Requested
190	RQ210410	OCC_228	cpcc1_sd	BUS	220KV BUS 1 AT BHIWADI(PG)		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays.	18/Mar/2025	08:00	18/Mar/2025	18:00			PLANNED	Requested
191	RQ210434	OCC_228	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 4		D	Bus Bar and LBB Testing for Bay Extension	17/Mar/2025	18:00	18/Mar/2025	23:00			PLANNED	Requested
192	RQ209980	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-2		D	Line Bay AMP work	17/Mar/2025	17:00	17/Mar/2025	23:00			PLANNED	Requested
193	RQ209988	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-MODIPURAM_2 (UP) CKT-1		C	Rectification of P.D defect in 220kv Main Bus-1	17/Mar/2025	09:00	20/Mar/2025	20:00	Along with 220kv Main Bus-1		PLANNED	Requested
194	RQ209987	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-BAGHPAT(UP) (UP) CKT-2		C	Rectification of P.D defect in 220kv Main Bus-1	17/Mar/2025	09:00	20/Mar/2025	20:00	Along with 220kv Main Bus-1		PLANNED	Requested
195	RQ209986	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-BAGHPAT(UP) (UP) CKT-1		C	Rectification of P.D defect in 220kv Main Bus-1	17/Mar/2025	09:00	20/Mar/2025	20:00	Along with 220kv Main Bus-1		PLANNED	Requested
196	RQ210392	OCC_228	cpcc1_sd	BUS	220KV BUS 1 AT BAGHPAT(PG)		C	Rectification of P.D defect in 220KV Main Bus-1	17/Mar/2025	09:00	20/Mar/2025	20:00	Along with requested transmission lines.		PLANNED	Requested
197	RQ210409	OCC_228	cpcc1_sd	BUS	220KV BUS 2 AT BHIWADI(PG)		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays.	17/Mar/2025	08:00	17/Mar/2025	18:00			PLANNED	Requested
198	RQ209979	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-1		D	Line Bay AMP work	16/Mar/2025	17:00	16/Mar/2025	23:00			PLANNED	Requested
199	RQ210404	OCC_228	cpcc1_sd	BUS	400KV BUS 2 AT HISSAR(PG)		C	FOR RETROFITMENT OF ISOLATOR AT HISSAR SS IN ADD CAP-19-24 BLOCK	16/Mar/2025	09:00	31/Mar/2025	18:00	400kv BUS 1 SHALL REMAIN IN SERVICE		PLANNED	Requested
200	RQ210405	OCC_228	cpcc1_sd	BUS	220KV BUS 2 AT HISSAR(PG)		C	FOR AMP OF THE 220KV BUS AT HISSAR SS	16/Mar/2025	09:00	17/Mar/2025	18:00	220kv BUS 1 SHALL REMAIN IN SERVICE		PLANNED	Requested
201	RQ210407	OCC_228	cpcc1_sd	BUS	400KV BUS 2 AT BHIWANI(BB)		C	FOR RETROFITMENT OF ISOLATOR AT bbmb bhiwani IN ADD CAP 19-24 BLOCK	16/Mar/2025	09:00	28/Mar/2025	18:00	400kv BUS 1 SHALL REMAIN IN SERVICE		PLANNED	Requested
202	RQ210433	OCC_228	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 3		D	Bus Bar and LBB Testing for Bay Extension	15/Mar/2025	18:00	16/Mar/2025	23:00			PLANNED	Requested
203	RQ210408	OCC_228	cpcc1_sd	BUS	220KV BUS 1 AT BHIWADI(PG)		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays.	15/Mar/2025	08:00	15/Mar/2025	18:00			PLANNED	Requested
204	RQ210432	OCC_228	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 2		D	Bus Bar and LBB Testing for Bay Extension	13/Mar/2025	18:00	14/Mar/2025	23:00			PLANNED	Requested
205	RQ210431	OCC_228	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 1		D	Bus Bar and LBB Testing for Bay Extension	11/Mar/2025	18:00	12/Mar/2025	23:00			PLANNED	Requested
206	RQ210426	OCC_228	cpcc1_sd	BUS	400KV BUS 2 AT BASSI(PG)		C	400kv Busbar Retrofitment and testing work (Back Trip testing in Main Bay LBB).	11/Mar/2025	09:00	20/Mar/2025	18:00			PLANNED	Requested
207	RQ209989	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-BAGHPAT (PG) CKT-1		D	General AMP and Relay Testing Work	10/Mar/2025	09:00	10/Mar/2025	18:00	General AMP and Relay Testing Work		PLANNED	Requested
208	RQ210440	OCC_228	cpcc1_sd	BUS	400KV BUS 2 AT KANKROLI(PG)		D	For AMP Purpose and Firmware Upgradation	10/Mar/2025	09:00	10/Mar/2025	18:00			PLANNED	Requested
209	RQ210421	OCC_228	cpcc1_sd	BUS	220KV BUS 1 AT JAIPUR SOUTH(PG)		D	FOR AMP OF THE 220KV BUS AT JAIPUR(S) SS	10/Mar/2025	08:00	10/Mar/2025	18:00			PLANNED	Requested
210	RQ210400	OCC_228	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 2		D	COE POINT RECTIFICATION OF BUS BAR PROTECTION	08/Mar/2025	22:00	08/Mar/2025	23:30			PLANNED	Requested
211	RQ209985	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TEHRI(THDC)-KOTESHWAR(PG) (PG) CKT-2		D	For Testing of DEF	08/Mar/2025	09:30	08/Mar/2025	18:30	Testing Works		PLANNED	Requested
212	RQ210399	OCC_228	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 1		D	COE POINT RECTIFICATION OF BUS BAR PROTECTION	07/Mar/2025	21:00	07/Mar/2025	23:30			PLANNED	Requested
213	RQ209984	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TEHRI(THDC)-KOTESHWAR(PG) (PG) CKT-1		D	For Testing of DEF	07/Mar/2025	09:30	07/Mar/2025	18:30	Testing Works		PLANNED	Requested
214	RQ210439	OCC_228	cpcc1_sd	BUS	400KV BUS 1 AT KANKROLI(PG)		D	For AMP Purpose and Firmware Upgradation	07/Mar/2025	09:00	07/Mar/2025	18:00			PLANNED	Requested
215	RQ210398	OCC_228	cpcc1_sd	BUS	400 KV BHADLA(PG) - BUS 2		D	COE POINT RECTIFICATION OF BUS BAR PROTECTION	06/Mar/2025	20:00	06/Mar/2025	23:30			PLANNED	Requested
216	RQ210430	OCC_228	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 2		D	Bus Bar and LBB Testing for Bay Extension	06/Mar/2025	18:00	10/Mar/2025	23:00			PLANNED	Requested
217	RQ210092	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-KASHIPUR(UK) (PG) CKT-2		D	SD Nature defect rectification work	06/Mar/2025	09:00	08/Mar/2025	18:00	SD Nature defect rectification work		PLANNED	Requested
218	RQ210397	OCC_228	cpcc1_sd	BUS	400 KV BHADLA(PG) - BUS 1		D	COE POINT RECTIFICATION OF BUS BAR PROTECTION	05/Mar/2025	19:00	05/Mar/2025	23:30			PLANNED	Requested
219	RQ209983	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTESWAR(TH)-KOTESHWAR(PG) (PG) CKT-2		D	For installation and testing of differential relay.	05/Mar/2025	09:30	06/Mar/2025	18:30	Testing Works		PLANNED	Requested
220	RQ210420	OCC_228	cpcc1_sd	BUS	400KV BUS 2 AT JAIPUR SOUTH(PG)		D	FOR AMP OF THE 400KV BUS AT JAIPUR(S) SS	05/Mar/2025	08:00	05/Mar/2025	18:00			PLANNED	Requested
221	RQ209948	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-JIND (PG) CKT-2		D	for rectification of Shut down defects	05/Mar/2025	08:00	05/Mar/2025	20:00			PLANNED	Requested
222	RQ210396	OCC_228	cpcc1_sd	BUS	765 KV BHADLA(PG) - BUS 2		D	COE POINT RECTIFICATION OF BUS BAR PROTECTION	04/Mar/2025	18:00	04/Mar/2025	23:30			PLANNED	Requested
223	RQ210422	OCC_228	cpcc1_sd	BUS	220KV BUS 2 AT JAIPUR SOUTH(PG)		D	FOR AMP OF THE 220KV BUS AT JAIPUR(S) SS	04/Mar/2025	08:00	04/Mar/2025	18:00			PLANNED	Requested
224	RQ209947	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-JIND (PG) CKT-1		D	for rectification of Shut down defects	04/Mar/2025	08:00	04/Mar/2025	20:00			PLANNED	Requested
225	RQ210395	OCC_228	cpcc1_sd	BUS	765 KV BHADLA(PG) - BUS 1		D	COE POINT RECTIFICATION OF BUS BAR PROTECTION	03/Mar/2025	17:00	03/Mar/2025	23:30			PLANNED	Requested

226	RQ209982	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTESWAR(TH)-KOTESHWAR(PG) (PG) CKT-1		D	For installation and testing of differential relay.	03/Mar/2025	09:30	04/Mar/2025	18:30	Testing Works	PLANNED	Requested	
227	RQ210419	OCC_228	cpcc1_sd	BUS	400KV BUS 1 AT JAIPUR SOUTH(PG)		D	FOR AMP OF THE 400KV BUS AT JAIPUR(S) SS	03/Mar/2025	08:00	03/Mar/2025	18:00		PLANNED	Requested	
228	RQ209960	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1		D	Non-Auto mode for Insulators PID testing in Line bu Sikar & for NSD nature defects rectification work by Neemrana	02/Mar/2025	08:00	31/Mar/2025	20:00	Non-Auto mode for Insulators PID testing in Line	PLANNED	Requested	
229	RQ210429	OCC_228	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) BUS 1		D	Bus Bar and LBB Testing for Bay Extension	01/Mar/2025	18:00	05/Mar/2025	23:00		PLANNED	Requested	
230	RQ210425	OCC_228	cpcc1_sd	BUS	400KV BUS 1 AT BASSI(PG)		C	400KV Busbar Retrofitment and testing work (Back Trip testing in Main Bay LBB)	01/Mar/2025	09:00	10/Mar/2025	18:00		PLANNED	Requested	
231	RQ210406	OCC_228	cpcc1_sd	BUS	400KV BUS 1 AT BHIWANI(BB)		C	FOR RETROFITMENT OF ISOLATOR AT bomb bhiwani IN ADD CAP 19-24 BLOCK	01/Mar/2025	09:00	12/Mar/2025	18:00	400kv BUS 2 SHALL REMAIN IN SERVICE	PLANNED	Requested	
232	RQ210403	OCC_228	cpcc1_sd	BUS	400KV BUS 1 AT HISSAR(PG)		C	FOR RETROFITMENT OF ISOLATOR AT HISSAR SS IN ADD CAP 19-24 BLOCK	01/Mar/2025	09:00	15/Mar/2025	18:00	400kv BUS 2 SHALL REMAIN IN SERVICE	PLANNED	Requested	
233	RQ209981	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1		D	Polymer insulator replacement works and attending S/D nature defects by Kankroli & Bhinmal Group	01/Mar/2025	08:00	20/Mar/2025	18:00	Non-auto of 400 KV Kankroli-Zerda ckt-2, Most urgent	PLANNED	Requested	
234	RQ210070	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1		D	For OPGW installation works under 'OPGW-01' Package & Non-auto mode for tower tightening & missing tower member fixing above waist level	01/Mar/2025	08:00	31/Mar/2025	18:00	Non-Auto required for OPGW installation works	PLANNED	Requested	
235	RQ210069	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BALLABHGARH (PG) CKT-1		D	For OPGW installation works under 'OPGW-01' Package	01/Mar/2025	08:00	31/Mar/2025	18:00	Non-Auto required for OPGW rectification works	PLANNED	Requested	
236	RQ210072	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-2		D	For OPGW installation works under 'OPGW-01' Package	01/Mar/2025	08:00	31/Mar/2025	18:00	Non-Auto required for OPGW installation works	PLANNED	Requested	
237	RQ210073	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1		D	For OPGW installation works under 'OPGW-02' Package	01/Mar/2025	08:00	31/Mar/2025	18:00	Non-Auto required for OPGW installation works	PLANNED	Requested	
238	RQ210031	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHABAD-HISSAR (PG) CKT-1		C	FOR RETROFITMENT OF ISOLATOR AT HISSAR END IN ADD CAP 19-24 BLOCK	01/Mar/2025	08:00	07/Mar/2025	19:00	LINE SHALL BE ANTI THEFT CHARGED ONCE DROPPER ON LINE ISOLATOR REMOVED	PLANNED	Requested	
239	RQ210071	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-1		D	For OPGW installation works under 'OPGW-01' Package	01/Mar/2025	08:00	31/Mar/2025	18:00	Non-Auto required for OPGW installation works	PLANNED	Requested	
240	RQ210897	OCC_228	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-1		D	For replacement of Porcelain insulator with Polymer Insulator	17/Mar/2025	08:00	26/Mar/2025	18:00		PLANNED	Requested	
241	RQ210902	OCC_228	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-2		D	For replacement of Porcelain insulator with Polymer Insulator	17/Mar/2025	08:00	26/Mar/2025	18:00		PLANNED	Requested	
242	RQ209849	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-BHIWANI (PG) CKT-1		D	Rectification of S/D nature defects of the line	29/Mar/2025	09:00	29/Mar/2025	17:00	Kindly approve.	PLANNED	Requested	
243	RQ210203	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-2		D	FOR AMP WORK & defect rectification work	28/Mar/2025	09:00	28/Mar/2025	17:30		PLANNED	Requested	
244	RQ210202	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1		D	FOR AMP WORK & defect rectification work	27/Mar/2025	09:00	27/Mar/2025	17:30		PLANNED	Requested	
245	RQ210199	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2		D	FOR CLR REPLACEMENT WORK	26/Mar/2025	09:00	26/Mar/2025	17:30		PLANNED	Requested	
246	RQ210198	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1		D	FOR CLR REPLACEMENT WORK	25/Mar/2025	09:00	25/Mar/2025	17:30		PLANNED	Requested	
247	RQ210013	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-2		D	Rectification of Shutdown nature defects in line by Bikaner ,Line bay AMP work by Bikaner & Resolution of Protection Descrepancies in Relays by Bhadla 2	24/Mar/2025	14:00	28/Mar/2025	22:00	Non-Auto mode of line	PLANNED	Requested	
248	RQ210226	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-2		D	For scheme checking work	24/Mar/2025	08:00	24/Mar/2025	18:00		PLANNED	Requested	
249	RQ210225	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-1		D	For scheme checking work	23/Mar/2025	08:00	23/Mar/2025	18:00		PLANNED	Requested	
250	RQ210205	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV SIKAR_2(PSTL)ALIGARH(PG) (PASTL) CKT-2		D	FOR AMP WORK & defect rectification work	20/Mar/2025	09:00	21/Mar/2025	17:30		PLANNED	Requested	
251	RQ210197	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2		D	AMP Work of 400 KV WEST BUS 1B	20/Mar/2025	09:00	21/Mar/2025	17:30		PLANNED	Requested	
252	RQ210067	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1		D	For OPGW replacement works from TN-623 to TN 625 (for Joint Box Creation at TN-625)	20/Mar/2025	08:00	21/Mar/2025	18:00	Non-auto required for OPGW replacement works from TN-623 to TN 625 (for Joint Box Creation at TN-625)	PLANNED	Requested	
253	RQ210166	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2		D	Cross Checking defect rectification work	19/Mar/2025	08:00	19/Mar/2025	18:00		PLANNED	Requested	
254	RQ210196	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1		D	AMP Work of 400 KV WEST BUS 1B	18/Mar/2025	09:00	19/Mar/2025	17:30		PLANNED	Requested	
255	RQ210165	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1		D	Cross Checking defect rectification work	18/Mar/2025	08:00	18/Mar/2025	18:00	Ckt-2 in non auto mode	PLANNED	Requested	
256	RQ210224	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-2		D	For scheme checking work	18/Mar/2025	08:00	18/Mar/2025	18:00		PLANNED	Requested	
257	RQ210012	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-1		D	Rectification of Shutdown nature defects in line by Bikaner ,Line bay AMP work by Bikaner & Resolution of Protection Descrepancies in Relays by Bhadla 2	17/Mar/2025	14:00	21/Mar/2025	22:00	Non-Auto mode of line	PLANNED	Requested	
258	RQ210191	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBTL) CKT-4		D	FOR Line AMP WORK & for For Line bay AMP	17/Mar/2025	09:00	17/Mar/2025	17:30		PLANNED	Requested	

259	RQ210711	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-MEERUT (PG) CKT-1		D	Rectification of S/D nature defects of the line	17/Mar/2025	08:00	18/Mar/2025	18:00	Kindly approve.	PLANNED	Requested	
260	RQ210223	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1		D	For scheme checking work	17/Mar/2025	08:00	17/Mar/2025	18:00		PLANNED	Requested	
261	RQ210190	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PSTL) CKT-2		D	FOR Line AMP WORK & for For Line bay AMP	11/Mar/2025	09:00	12/Mar/2025	17:30		PLANNED	Requested	
262	RQ210128	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-2		D	Stringing of 765 kv D/C Khetri-Narela TL	10/Mar/2025	07:00	19/Mar/2025	19:00		PLANNED	Requested	
263	RQ210127	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1		D	Stringing of 765 kv D/C Khetri-Narela TL	10/Mar/2025	07:00	19/Mar/2025	19:00		PLANNED	Requested	
264	RQ210204	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV SIKAR_2(PSTL) ALIGARH(PG) (PASTL) CKT-1		D	FOR AMP WORK & defect rectification work	06/Mar/2025	09:00	07/Mar/2025	17:30		PLANNED	Requested	
265	RQ210189	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-2		D	FOR Line AMP WORK & for For Line bay AMP	06/Mar/2025	09:00	07/Mar/2025	17:30		PLANNED	Requested	
266	RQ210209	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2		D	FOR AMP WORK & defect rectification work	06/Mar/2025	09:00	07/Mar/2025	17:30		PLANNED	Requested	
267	RQ210136	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1		D	SD Nature defect rectification work	04/Mar/2025	15:00	04/Mar/2025	23:59	SD Nature defect rectification work	PLANNED	Requested	
268	RQ210208	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1		D	FOR AMP WORK & defect rectification work	04/Mar/2025	09:00	05/Mar/2025	17:30		PLANNED	Requested	
269	RQ210188	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1		D	FOR Line AMP WORK , For Line bay AMP & Resolution of Protection Discrepancies in Relays by Bhadla 2	04/Mar/2025	09:00	05/Mar/2025	17:30		PLANNED	Requested	
270	RQ210164	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-2		D	Cross Checking defect rectification work	04/Mar/2025	08:00	04/Mar/2025	18:00	Ckt-1 in non auto mode	PLANNED	Requested	
271	RQ210163	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-1		D	Cross Checking defect rectification work	03/Mar/2025	08:00	03/Mar/2025	18:00	Ckt-2 in non auto mode	PLANNED	Requested	
272	RQ210014	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-1		C	NHAI Diversion work for Jannagar-Amritsar Express Highway	03/Mar/2025	08:00	18/Mar/2025	18:00		PLANNED	Requested	
273	RQ210015	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-2		C	NHAI Diversion work for Jannagar-Amritsar Express Highway	03/Mar/2025	08:00	18/Mar/2025	18:00		PLANNED	Requested	
274	RQ209999	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-1		D	Attending Shutdown nature defects & installation of Bird Diverter	01/Mar/2025	15:00	31/Mar/2025	23:00	Non-Auto mode of Other Ckt of line	PLANNED	Requested	
275	RQ209750	OCC_228	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-2		C	Height raising work by NHAI	23/Mar/2025	08:00	30/Mar/2025	18:00		PLANNED	Requested	
276	RQ209749	OCC_228	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-1	RRVPNL	C	Height raising work by NHAI	05/Mar/2025	08:00	20/Mar/2025	18:00		PLANNED	Requested	
277	RQ210788	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-ALIGARH (PG) CKT-1	POWERGRID	D	Rectification of Shutdown Nature Defects	21/Mar/2025	08:00	22/Mar/2025	18:00		PLANNED	Requested	
278	RQ210769	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-1	POWERGRID	D	AMP Work at Aligarh and Spare rotation of Line reactor at Orail end	21/Mar/2025	08:00	21/Mar/2025	18:00		PLANNED	Requested	
279	RQ210768	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-2	POWERGRID	D	Installation of Counter weight on Gwalior Ckt Gantry Jumper	20/Mar/2025	14:00	20/Mar/2025	18:00		PLANNED	Requested	
280	RQ210742	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-1	POWERGRID	D	To attend shutdown nature defects	18/Mar/2025	08:00	19/Mar/2025	18:00		PLANNED	Requested	
281	RQ210787	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-2	POWERGRID	D	Rectification of Shutdown Nature Defects	15/Mar/2025	08:00	16/Mar/2025	18:00		PLANNED	Requested	
282	RQ210720	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BALIA-LUCKNOW_2 (PG) CKT-1	POWERGRID	D	Shutdown nature defect rectification work	10/Mar/2025	08:00	12/Mar/2025	18:00		PLANNED	Requested	
283	RQ210785	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-FATEHPUR (PG) CKT-1	POWERGRID	D	Shut down nature rectification work.	06/Mar/2025	08:00	06/Mar/2025	18:00		PLANNED	Requested	
284	RQ210759	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-2	POWERGRID	D	To attend shutdown nature defects	05/Mar/2025	08:00	06/Mar/2025	18:00		PLANNED	Requested	
285	RQ210984	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-BHIWANI (PG) CKT-1	POWERGRID	D	for stringing of 765 kv D/C Khetri-Narela transmission line.	01/Mar/2025	06:00	03/Mar/2025	18:00		PLANNED	Requested	
286	RQ209654	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-GR.NOIDA_2(UPC) (GTL) CKT-1	GTL	D	765KV Agra (UP) - Gr.Noida (WUPPTCL) Line Shutdown required for Aircel charge Activity into 80 Mvar Rph reactor at Fatehabad(Agra) end.	18/Mar/2025	11:00	18/Mar/2025	14:00	Aircel charge Activity For 80 Mvar Rph reactor at Fatehabad(Agra) end.	PLANNED	Requested	
287	RQ209658	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-GHATAMPUR_TPS(UP) (GTL) CKT-1	GTL	D	765KV Ghatampur TPP - Agra (UP) Line AR off is required for Tower Additional Earthing.	10/Mar/2025	09:00	15/Mar/2025	18:00	AR to be kept in non auto mode.	PLANNED	Requested	
288	RQ209655	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-GR.NOIDA_2(UPC) (GTL) CKT-1	GTL	D	765KV Agra (UP) - Gr.Noida (WUPPTCL) Line AR off is required for Tower Additional Earthing.	06/Mar/2025	09:00	08/Mar/2025	18:00	AR to be kept in non auto mode.	PLANNED	Requested	
289	RQ209657	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV HAPUR(UP)-GHATAMPUR_TPS(UP) (GTL) CKT-1	GTL	D	765KV Rampur (WUPPTCL) - Hapur (WUPPTCL) Line AR off is required for Tower Additional Earthing.	03/Mar/2025	09:00	05/Mar/2025	18:00	AR to be kept in non auto mode.	PLANNED	Requested	
290	RQ209516	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MAINPURI-HAPUR (UP) CKT-1	WUPPTCL	D	Annual Testing & Maintenance works and leakage attending in 240 MVAR Line reactor	18/Mar/2025	09:30	19/Mar/2025	17:30		PLANNED	Requested	
291	RQ209656	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GHATAMPUR_TPS(UP)-RAMPUR_PRSTL (UP) (GTL) CKT-1	GTL,PGYTL	D	765KV Ghatampur (TPS) - Rampur (WUPPTCL) Line AR off is required for Tower Additional Earthing.	17/Mar/2025	09:00	21/Mar/2025	18:00	AR to be kept in non auto mode.	PLANNED	Requested	
292	RQ209513	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JAWAHARPUR_TPS-MAINPURI (UP)	UPPTCL	C	As requested by , UPPTCL Mainpuri, this Shut down is required for installation of ABT Meters at Jawaharpur end.	05/Mar/2025	11:00	05/Mar/2025	17:00		PLANNED	Requested	
293	RQ210390	OCC_228	cpcc1_sd	BUS	765 KV BIKANER(PG)-BUS 1		D	ICT-4, SS-104 Package at Bikaner SS	28/Mar/2025	16:00	31/Mar/2025	23:00		PLANNED	Requested	

294	RQ210391	OCC_228	cpcc1_sd	BUS	765 KV BIKANER(PG) - BUS 2		D	ICT-4, SS-104 Package at Bikaner SS	19/Mar/2025	16:00	21/Mar/2025	23:00		PLANNED	Requested	
295	RQ210468	OCC_228	cpcc1_sd	BUS	765KV BUS 1 AT BHIWANI(PG)		D	AMP of Busbar isolators, Tightening of jumpers, droppers, spacers & terminal connectors	10/Mar/2025	08:30	10/Mar/2025	18:00		PLANNED	Requested	
296	RQ210475	OCC_228	cpcc1_sd	BUS	765 KV KHETRI (PG) - BUS 1		D	FOR PUNCH POINT WORK IN BAY EXTENSION WORK UNDER PNTL	05/Mar/2025	09:00	06/Mar/2025	18:00		PLANNED	Requested	
297	RQ210476	OCC_228	cpcc1_sd	BUS	765 KV KHETRI (PG) - BUS 2		D	FOR PUNCH POINT WORK IN BAY EXTENSION WORK UNDER PNTL	03/Mar/2025	09:00	04/Mar/2025	18:00		PLANNED	Requested	
298	RQ209435	OCC_228	slcds_sd	BUS	765KV BUS 2 AT ANTA(RS)	RRVPNL	D	Quarterly & Half Yearly Maintenance work	27/Mar/2025	08:00	27/Mar/2025	18:00		PLANNED	Requested	
299	RQ209434	OCC_228	slcds_sd	BUS	765KV BUS 1 AT ANTA(RS)	RRVPNL	D	Quarterly & Half Yearly Maintenance work	26/Mar/2025	08:00	26/Mar/2025	18:00		PLANNED	Requested	
300	RQ209452	OCC_228	slcds_sd	BUS	765KV BUS 1 AT PHAGI(RS)	RRVPNL	D	For configuration of CU relay	17/Mar/2025	08:00	17/Mar/2025	18:00		PLANNED	Requested	
301	RQ210979	OCC_228	cpcc1_sd	BUS	765 KV SIKAR_2(PSTL) - BUS 1	PSTCL	D	Construction Work For Integration of 713 & 716 Bays	17/Mar/2025	08:00	20/Mar/2025	18:00		PLANNED	Requested	
302	RQ210978	OCC_228	cpcc1_sd	BUS	765 KV SIKAR_2(PSTL) - BUS 1	PSTCL	D	Construction work for integration of 713 and 716 bays	03/Mar/2025	08:00	08/Mar/2025	18:00		PLANNED	Requested	
303	RQ210951	OCC_228	cpcc1_sd	BUS	765KV BUS 1 AT AJMER(PG)	POWERGRID	D	For AMP work	06/Mar/2025	11:00	06/Mar/2025	18:00		PLANNED	Requested	
304	RQ210384	OCC_228	cpcc3_sd	BUS	765KV BUS 2 AT BALIA(PG)	POWERGRID	D	AMP Work of 400 KV WEST BUS 1B	03/Mar/2025	09:00	03/Mar/2025	18:00		PLANNED	Requested	
305	RQ209476	OCC_228	stuup_sd	BUS	765KV BUS 2 AT UNNAO(UP)	UPPTCL	C	S/D OF 765KV MAIN BUS-2 FOR Maintenance of Bus Isolators(B9B) connected through 765kV Main Bus-II of Bay No-706 and 712	04/Mar/2025	09:00	04/Mar/2025	17:00		PLANNED	Requested	
306	RQ209475	OCC_228	stuup_sd	BUS	765KV BUS 1 AT UNNAO(UP)	UPPTCL	C	* S/D OF 765KV MAIN BUS-1 FOR Maintenance of Bus Isolators(B9A) connected through 765kV Main Bus-I of Bay No-704 and 707	03/Mar/2025	09:00	03/Mar/2025	17:00		PLANNED	Requested	
307	RQ209668	OCC_228	slcds_sd	BR/BSR/MSC/MSC/R	240 MVAR BUS REACTOR NO 2 AT 765 KV PHAGI(RS)	PAPTL	D	Quarterly Maintenance work	26/Mar/2025	08:00	26/Mar/2025	18:00		PLANNED	Requested	
308	RQ210595	OCC_228	cpcc1_sd	BR/BSR/MSC/MSC/R	240 MVAR BUS REACTOR NO 2 AT 765 KV PHAGI(RS)	PAPTL	D	AMP Work of 400 KV WEST BUS 1B	24/Mar/2025	08:00	25/Mar/2025	18:00		PLANNED	Requested	
309	RQ210677	OCC_228	cpcc3_sd	BR/BSR/MSC/MSC/R	330 MVAR BUS REACTOR NO 2 AT 765 KV ORAI(PG)	POWERGRID	D	BUS Reactor AMP works	21/Mar/2025	09:00	21/Mar/2025	18:00		PLANNED	Requested	
310	RQ210559	OCC_228	cpcc1_sd	BR/BSR/MSC/MSC/R	240 MVAR BUS REACTOR NO 1 AT 765 KV KOTESHWAR(PG)	POWERGRID	D	For implementation of updated mechanical protection settings and AMP	21/Mar/2025	08:00	22/Mar/2025	18:00		PLANNED	Requested	
311	RQ210679	OCC_228	cpcc3_sd	BR/BSR/MSC/MSC/R	330 MVAR BUS REACTOR NO 1 AT 765KV ORAI(PG)	POWERGRID	D	BUS Reactor AMP works	20/Mar/2025	09:00	20/Mar/2025	18:00		PLANNED	Requested	
312	RQ210594	OCC_228	cpcc1_sd	BR/BSR/MSC/MSC/R	240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)	POWERGRID	D	AMP Work of 400 KV WEST BUS 1B	20/Mar/2025	08:00	21/Mar/2025	18:00		PLANNED	Requested	
313	RQ210566	OCC_228	cpcc1_sd	BR/BSR/MSC/MSC/R	240 MVAR BUS REACTOR NO 1 AT 765 KV BHADLA_2 (PG)	POWERGRID	D	For CSD Installation and commissioning work	11/Mar/2025	10:00	11/Mar/2025	16:00		PLANNED	Requested	
314	RQ210577	OCC_228	cpcc1_sd	BR/BSR/MSC/MSC/R	240 MVAR BUS REACTOR NO 1 AT 765KV JHATIKARA(PG)	POWERGRID	D	CSD Fine tuning & BR online 5 switching	05/Mar/2025	10:00	05/Mar/2025	18:00		PLANNED	Requested	
315	RQ210578	OCC_228	cpcc1_sd	BR/BSR/MSC/MSC/R	240 MVAR BUS REACTOR NO 2 AT 765KV JHATIKARA(PG)	POWERGRID	D	CSD REPLACEMENT & BR online 5 switching	03/Mar/2025	10:00	04/Mar/2025	18:00		PLANNED	Requested	
316	RQ210603	OCC_228	cpcc1_sd	BR/BSR/MSC/MSC/R	240 MVAR BUS REACTOR NO 2 AT 765 KV KHETRI (PKTSL)	PKTSL	C	For internal inspection due to DGA violation	15/Mar/2025	08:00	20/Mar/2025	18:00		PLANNED	Requested	
317	RQ210604	OCC_228	cpcc1_sd	BR/BSR/MSC/MSC/R	240 MVAR BUS REACTOR NO 1 AT 765 KV KHETRI (PKTSL)	PKTSL	C	For internal inspection due to DGA violation	09/Mar/2025	08:00	14/Mar/2025	18:00		PLANNED	Requested	
318	RQ209491	OCC_228	stuup_sd	BR/BSR/MSC/MSC/R	240 MVAR BUS REACTOR NO 1 AT 765KV HAPUR(UP)	UPPTCL	C	Annual Testing & Maintenance works	05/Mar/2025	10:00	05/Mar/2025	12:30		PLANNED	Requested	
319	RQ209178	OCC_228	stuup_sd	BR/BSR/MSC/MSC/R	330 MVAR BUS REACTOR NO 1 AT 765 KV RAMPUR_PRSTL (UP)	UPPTCL	D	AMP works	03/Mar/2025	09:00	03/Mar/2025	17:30		PLANNED	Requested	
320	RQ210553	OCC_228	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LSR ON 765 KV AGRA-JHATIKARA (PG) CKT-1 @AFZALGARH(UP)	POWERGRID	D	FOR AMP WORKS OF LINE REACTOR	31/Mar/2025	09:00	31/Mar/2025	18:00		PLANNED	Requested	
321	RQ210549	OCC_228	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PG) CKT-2 @JHATIKARA(PG)	POWERGRID	D	AMP Work of 400 KV WEST BUS 1B	27/Mar/2025	09:00	27/Mar/2025	18:00		PLANNED	Requested	
322	RQ210537	OCC_228	cpcc1_sd	LINE REACTOR	330 MVAR NON-SWITCHABLE LR ON JHATIKARA-ALIGARH (PG) CKT-1 @JHATIKARA(PG)	POWERGRID	D	AMP Work of 400 KV WEST BUS 1B	26/Mar/2025	08:00	26/Mar/2025	18:00		PLANNED	Requested	
323	RQ210531	OCC_228	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-1 @BIKANER(PG)	POWERGRID	D	Line Reactor Pre Warranty Testing	19/Mar/2025	17:00	19/Mar/2025	23:00		PLANNED	Requested	
324	RQ210530	OCC_228	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-2 @BIKANER(PG)	POWERGRID	D	Line Reactor Pre Warranty Testing	18/Mar/2025	17:00	18/Mar/2025	23:00		PLANNED	Requested	
325	RQ210552	OCC_228	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LSR ON 765 KV AGRA-JHATIKARA (PG) CKT-1 @AFZALGARH(UP)	POWERGRID	D	CSD FINE TUNING	18/Mar/2025	10:00	18/Mar/2025	18:00		PLANNED	Requested	

326	RQ210527	OCC_228	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER-MOGA (PG) CKT-1 @BIKANER(PG)	POWERGRID	D	Line Reactor Pre Warranty Testing	17/Mar/2025	17:00	17/Mar/2025	23:00		PLANNED	Requested	
327	RQ210543	OCC_228	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-1 @AJMER(PG)	POWERGRID	D	For NGR CB AMP & Spare LR swapping	17/Mar/2025	15:00	17/Mar/2025	23:00		PLANNED	Requested	
328	RQ210539	OCC_228	cpcc1_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 @BHIWANI(PG)	POWERGRID	D	AMP Work of 400 KV WEST BUS 1B	17/Mar/2025	08:00	18/Mar/2025	18:00		PLANNED	Requested	
329	RQ210526	OCC_228	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER-MOGA (PG) CKT-2 @BIKANER(PG)	POWERGRID	D	Line Reactor Pre Warranty Testing	16/Mar/2025	17:00	16/Mar/2025	23:00		PLANNED	Requested	
330	RQ210533	OCC_228	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-1 @BIKANER(PG)	POWERGRID	D	Line Reactor Pre Warranty Testing	15/Mar/2025	17:00	15/Mar/2025	23:00		PLANNED	Requested	
331	RQ210532	OCC_228	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-2 @BIKANER(PG)	POWERGRID	D	Line Reactor Pre Warranty Testing	14/Mar/2025	17:00	14/Mar/2025	23:00		PLANNED	Requested	
332	RQ210529	OCC_228	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-1 @BHADLA(PG)	POWERGRID	D	Line Reactor and LR Bay AMP Work & Installation & commissioning of CSD relay	14/Mar/2025	17:00	14/Mar/2025	23:00		PLANNED	Requested	
333	RQ210528	OCC_228	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-2 @BHADLA(PG)	POWERGRID	D	Line Reactor and LR Bay AMP Work & Installation & commissioning of CSD relay	12/Mar/2025	17:00	12/Mar/2025	23:00		PLANNED	Requested	
334	RQ209924	OCC_228	cpcc2_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON MOGA-BHIWANI (PG) CKT-1 @MOGA(PG)	POWERGRID	D	Reactor & Reactor Bay AMP Work	11/Mar/2025	08:00	11/Mar/2025	18:00	kindly approve	PLANNED	Requested	
335	RQ210540	OCC_228	cpcc1_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 @BHIWANI(PG)	POWERGRID	D	AMP Work of 400 KV WEST BUS 1B	03/Mar/2025	08:00	04/Mar/2025	18:00		PLANNED	Requested	
336	RQ210548	OCC_228	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1 @JHATIKARA(PG)	PKTSL	D	AMP Work of 400 KV WEST BUS 1B	28/Mar/2025	09:00	28/Mar/2025	18:00		PLANNED	Requested	
337	RQ210956	OCC_228	cpcc1_sd	BAY	70552A MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)	RRVPNL	D	For AMP work	19/Mar/2025	08:00	19/Mar/2025	18:00		PLANNED	Requested	
338	RQ209767	OCC_228	slcds_sd	BAY	703T TIE BAY - 765/400 KV 1500 MVA ICT 3 AT PHAGI(RS) (RRVPNL) AND FUTURE AT 765 KV PHAGI(RS) (RRVPNL)	RRVPNL	D	Quarterly Maintenance work	19/Mar/2025	08:00	19/Mar/2025	18:00		PLANNED	Requested	
339	RQ209770	OCC_228	slcds_sd	BAY	70152B MAIN BAY - 765/400KV 1500 MVA ICT 1 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	07/Mar/2025	08:00	07/Mar/2025	18:00		PLANNED	Requested	
340	RQ209768	OCC_228	slcds_sd	BAY	703B MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT PHAGI(RS) (RRVPNL) AT 765 KV PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	03/Mar/2025	08:00	03/Mar/2025	18:00		PLANNED	Requested	
341	RQ210954	OCC_228	cpcc1_sd	BAY	70152A MAIN BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 AT PHAGI(RS)	RRVPNL	D	For AMP work	01/Mar/2025	08:00	01/Mar/2025	18:00		PLANNED	Requested	
342	RQ210963	OCC_228	cpcc1_sd	BAY	708 TIE BAY - 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1 AND 765/400 KV 1500 MVA ICT 2 AT CHITTORGARH(PG)	POWERGRID	D	For AMP work	19/Mar/2025	08:00	19/Mar/2025	18:00		PLANNED	Requested	
343	RQ210962	OCC_228	cpcc1_sd	BAY	707 MAIN BAY - 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1 AT CHITTORGARH(PG)	POWERGRID	D	For AMP work	17/Mar/2025	08:00	17/Mar/2025	18:00		PLANNED	Requested	
344	RQ210955	OCC_228	cpcc1_sd	BAY	70252A MAIN BAY - 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 AT PHAGI(RS)	POWERGRID	D	For AMP work	15/Mar/2025	08:00	15/Mar/2025	18:00		PLANNED	Requested	
345	RQ210961	OCC_228	cpcc1_sd	BAY	705 TIE BAY - 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2 AND 765/400 KV 1500 MVA ICT 1 AT CHITTORGARH(PG)	POWERGRID	D	For AMP work	14/Mar/2025	08:00	14/Mar/2025	18:00		PLANNED	Requested	
346	RQ210648	OCC_228	cpcc1_sd	BAY	704 MAIN BAY - 765 KV BIKANER(PG) - BUS 1 (POWERGRID) AND 765 KV BIKANER-BHADLA_2 (PG) CKT-1 AT 765 KV BIKANER(PG)	POWERGRID	D	AMP Work of 400 KV WEST BUS 1B	13/Mar/2025	08:00	13/Mar/2025	18:00		PLANNED	Requested	
347	RQ210960	OCC_228	cpcc1_sd	BAY	704 MAIN BAY - 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2 AT CHITTORGARH(PG)	POWERGRID	D	For AMP work	13/Mar/2025	08:00	13/Mar/2025	18:00		PLANNED	Requested	

348	RQ210970	OCC_228	cpcc1_sd	BAY	707 MAIN BAY - 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-2 (POWERGRID) AT 765 KV KHETRI (PKTSL)	POWERGRID	D	For AMP work	13/Mar/2025	08:00	14/Mar/2025	18:00		PLANNED	Requested	
349	RQ210671	OCC_228	cpcc1_sd	BAY	704 MAIN BAY - 765KV AGRA-JHATIKARA (PG) CKT-1 AT JHATIKARA(PG)	POWERGRID	D	FOR BAY AMP WORKS	12/Mar/2025	08:00	12/Mar/2025	18:00		PLANNED	Requested	
350	RQ210647	OCC_228	cpcc1_sd	BAY	708 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT BIKANER(PG) (POWERGRID) AND 765 KV BIKANER-BHADLA_2 (PG) CKT-2 AT 765 KV BIKANER(PG) (POWERGRID)	POWERGRID	D	AMP Work of 400 KV WEST BUS 1B	12/Mar/2025	08:00	12/Mar/2025	18:00		PLANNED	Requested	
351	RQ210670	OCC_228	cpcc1_sd	BAY	716 MAIN BAY - 765KV JHATIKARA-ALIGARH (PG) CKT-1 AT JHATIKARA(PG)	POWERGRID	D	FOR BAY AMP WORKS	11/Mar/2025	08:00	11/Mar/2025	18:00		PLANNED	Requested	
352	RQ210969	OCC_228	cpcc1_sd	BAY	708 TIE BAY - 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-2 (POWERGRID) AND 765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL) AT 765 KV KHETRI (PKTSL) (POWERGRID)	POWERGRID	D	For AMP work	11/Mar/2025	08:00	12/Mar/2025	18:00		PLANNED	Requested	
353	RQ210669	OCC_228	cpcc1_sd	BAY	718 MAIN BAY - 765/400KV 1500 MVA ICT 4 AT JHATIKARA(PG)	POWERGRID	D	FOR BAY AMP WORKS	10/Mar/2025	08:00	10/Mar/2025	18:00		PLANNED	Requested	
354	RQ210959	OCC_228	cpcc1_sd	BAY	714 TIE BAY - 765KV AJMER-CHITTORGARH (PG) CKT-1 AND FUTURE AT CHITTORGARH(PG)	POWERGRID	D	For AMP work	10/Mar/2025	08:00	10/Mar/2025	18:00		PLANNED	Requested	
355	RQ210645	OCC_228	cpcc1_sd	BAY	718 MAIN BAY - 765 KV BHADLA-BIKANER (PG) CKT-2 (POWERGRID) AND FUTURE AT 765 KV BIKANER(PG) (POWERGRID)	POWERGRID	D	AMP Work of 400 KV WEST BUS 1B	10/Mar/2025	08:00	10/Mar/2025	18:00		PLANNED	Requested	
356	RQ210668	OCC_228	cpcc1_sd	BAY	715 MAIN BAY - 765/400KV 1500 MVA ICT 3 AT JHATIKARA(PG)	POWERGRID	D	FOR BAY AMP WORKS	09/Mar/2025	08:00	09/Mar/2025	18:00		PLANNED	Requested	
357	RQ210968	OCC_228	cpcc1_sd	BAY	709 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL) (POWERGRID) AT 765 KV KHETRI (PKTSL)	POWERGRID	D	For AMP work	09/Mar/2025	08:00	10/Mar/2025	18:00		PLANNED	Requested	
358	RQ210818	OCC_228	cpcc3_sd	BAY	701 MAIN BAY - 765KV BALIA-LUCKNOW_2 (PG) CKT-1 AT LUCKNOW_2(PG)	POWERGRID	D	AMP OF 701 MAIN BAY	08/Mar/2025	09:00	08/Mar/2025	18:00		PLANNED	Requested	
359	RQ210667	OCC_228	cpcc1_sd	BAY	712 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT JHATIKARA(PG)	POWERGRID	D	FOR BAY AMP WORKS	08/Mar/2025	08:00	08/Mar/2025	18:00		PLANNED	Requested	
360	RQ210666	OCC_228	cpcc1_sd	BAY	706 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV JHATIKARA(PG)	POWERGRID	D	FOR BAY AMP WORKS	07/Mar/2025	08:00	07/Mar/2025	18:00		PLANNED	Requested	
361	RQ210642	OCC_228	cpcc1_sd	BAY	710 MAIN BAY - 765 KV BIKANER-MOGA (PG) CKT-1 AT BIKANER	POWERGRID	D	AMP Work of 400 KV WEST BUS 1B	07/Mar/2025	08:00	07/Mar/2025	18:00		PLANNED	Requested	
362	RQ210665	OCC_228	cpcc1_sd	BAY	705 TIE BAY - 765KV AGRA-JHATIKARA (PG) CKT-1 AND 240 MVAR BUS REACTOR NO 1 AT 765KV JHATIKARA(PG)	POWERGRID	D	FOR BAY AMP WORKS	06/Mar/2025	08:00	06/Mar/2025	18:00		PLANNED	Requested	
363	RQ210641	OCC_228	cpcc1_sd	BAY	711 TIE BAY - 765 KV BIKANER-MOGA (PG) CKT-1 AND 765/400 KV 1500 MVA ICT 2 AT BIKANER(PG) AT 765 KV BIKANER(PG)	POWERGRID	D	AMP Work of 400 KV WEST BUS 1B	06/Mar/2025	08:00	06/Mar/2025	18:00		PLANNED	Requested	
364	RQ210958	OCC_228	cpcc1_sd	BAY	705 MAIN BAY - 765/400 KV 1000 MVA ICT 3 AT BHIWANI(PG) (POWERGRID) AT 765 KV BHIWANI(PG)	POWERGRID	D	For AMP work	06/Mar/2025	08:00	07/Mar/2025	18:00		PLANNED	Requested	
365	RQ210664	OCC_228	cpcc1_sd	BAY	708 TIE BAY - 765KV JHATIKARA-BHIWANI (PG) CKT-1 AND 765/400KV 1500 MVA ICT 1 AT JHATIKARA(PG)	POWERGRID	D	FOR BAY AMP WORKS	05/Mar/2025	08:00	05/Mar/2025	18:00		PLANNED	Requested	
366	RQ210640	OCC_228	cpcc1_sd	BAY	713 MAIN BAY - 765 KV BIKANER-MOGA (PG) CKT-2 AT BIKANER	POWERGRID	D	AMP Work of 400 KV WEST BUS 1B	05/Mar/2025	08:00	05/Mar/2025	18:00		PLANNED	Requested	

367	RQ210663	OCC_228	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT JHATIKARA(PG) (POWERGRID) AND 765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PKTSL) CKT-1 AT 765 KV JHATIKARA(PG) (POWERGRID)	POWERGRID	D	FOR BAY AMP WORKS	04/Mar/2025	08:00	04/Mar/2025	18:00		PLANNED	Requested	
368	RQ210639	OCC_228	cpcc1_sd	BAY	714 TIE BAY - 765 KV BIKANER-MOGA (PG) CKT-2 AND FUTURE AT 765 KV BIKANER(PG)	POWERGRID	D	AMP Work of 400 KV WEST BUS 1B	04/Mar/2025	08:00	04/Mar/2025	18:00		PLANNED	Requested	
369	RQ210939	OCC_228	cpcc3_sd	BAY	717 TIE BAY - 765KV AGRA-JHATIKARA (PG) CKT-1 AND 240 MVAR BUS REACTOR NO 2 AT 765KV AGRA(PG)	POWERGRID	D	AMP WORK	03/Mar/2025	08:00	03/Mar/2025	18:00		PLANNED	Requested	
370	RQ210662	OCC_228	cpcc1_sd	BAY	717 TIE BAY - 765KV JHATIKARA-ALIGARH (PG) CKT-1 AND 765/400KV 1500 MVA ICT 4 AT JHATIKARA(PG)	POWERGRID	D	FOR BAY AMP WORKS	03/Mar/2025	08:00	03/Mar/2025	18:00		PLANNED	Requested	
371	RQ210638	OCC_228	cpcc1_sd	BAY	717 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT BIKANER(PG)	POWERGRID	D	AMP Work of 400 KV WEST BUS 1B	03/Mar/2025	08:00	03/Mar/2025	18:00		PLANNED	Requested	
372	RQ210957	OCC_228	cpcc1_sd	BAY	705 TIE BAY - 765/400 KV 1000 MVA ICT 3 AT BHIWANI(PG) (POWERGRID) AND FUTURE AT 765 KV BHIWANI(PG) (POWERGRID)	POWERGRID	D	For AMP work	03/Mar/2025	08:00	04/Mar/2025	18:00		PLANNED	Requested	
373	RQ210637	OCC_228	cpcc1_sd	BAY	721 MAIN BAY - 765 KV BHADLA-BIKANER (PG) CKT-1 (POWERGRID) AND 765 KV BIKANER(PG) - BUS 2 AT 765 KV BIKANER(PG) (POWERGRID)	POWERGRID	D	AMP Work of 400 KV WEST BUS 1B	02/Mar/2025	08:00	02/Mar/2025	18:00		PLANNED	Requested	
374	RQ210636	OCC_228	cpcc1_sd	BAY	720 TIE BAY - 765 KV BHADLA-BIKANER (PG) CKT-1 (POWERGRID) AND 765 KV BIKANER(PG)- KHETRI (PKTSL) (BKT) CKT-1 AT 765 KV BIKANER(PG) (POWERGRID)	POWERGRID	D	AMP Work of 400 KV WEST BUS 1B	01/Mar/2025	08:00	01/Mar/2025	18:00		PLANNED	Requested	
375	RQ210973	OCC_228	cpcc1_sd	BAY	704 MAIN BAY - 765 KV KHETRI (PG) - BUS 1 (PKTSL) AND 765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PKTSL) CKT-1 AT 765 KV KHETRI (PKTSL) (PKTSL)	PKTSL	D	For AMP work	19/Mar/2025	08:00	20/Mar/2025	18:00		PLANNED	Requested	
376	RQ210972	OCC_228	cpcc1_sd	BAY	705 TIE BAY - 765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PKTSL) CKT-1 (PKTSL) AND 765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL) AT 765 KV KHETRI (PKTSL) (PKTSL)	PKTSL	D	For AMP work	17/Mar/2025	08:00	18/Mar/2025	18:00		PLANNED	Requested	
377	RQ210971	OCC_228	cpcc1_sd	BAY	706 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL) (PKTSL)	PKTSL	D	For AMP work	15/Mar/2025	08:00	16/Mar/2025	18:00		PLANNED	Requested	
378	RQ210646	OCC_228	cpcc1_sd	BAY	717 TIE BAY - 765 KV BHADLA-BIKANER (PG) CKT-2 (PKTSL) AND 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKT) CKT-2 AT 765 KV BIKANER(PG) (PKTSL)	PKTSL	D	AMP Work of 400 KV WEST BUS 1B	11/Mar/2025	08:00	11/Mar/2025	18:00		PLANNED	Requested	
379	RQ210661	OCC_228	cpcc1_sd	BAY	710 MAIN BAY - 765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PG) CKT-2 (PKTSL) AT JHATIKARA(PG)	PKTSL	D	FOR BAY AMP WORKS	02/Mar/2025	08:00	02/Mar/2025	18:00		PLANNED	Requested	
380	RQ210660	OCC_228	cpcc1_sd	BAY	713 MAIN BAY - 765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PG) CKT-1 (PKTSL) AT JHATIKARA(PG)	PKTSL	D	FOR BAY AMP WORKS	01/Mar/2025	08:00	01/Mar/2025	18:00		PLANNED	Requested	
381	RQ209342	OCC_228	cpcc2_sd	BAY	711 TIE BAY - 765KV MOGA-BHIWANI (PG) CKT-1 AND 765/400KV 1500 MVA ICT 2 AT MOGA(PG)		C	AMP work of Bay	17/Mar/2025	08:30	18/Mar/2025	18:00	Kindly approve.	PLANNED	Requested	
382	RQ209340	OCC_228	cpcc2_sd	BAY	704 MAIN BAY - 765 KV BIKANER-MOGA (PG) CKT-2 (POWERGRID) AT MOGA		C	AMP work of Bay	14/Mar/2025	08:30	15/Mar/2025	18:00	Kindly approve.	PLANNED	Requested	
383	RQ209341	OCC_228	cpcc2_sd	BAY	707 MAIN BAY - 765KV MOGA-MEERUT (PG) CKT-1 AT MOGA(PG)		C	SF6 gas leakage attending in CB Pole of 707 Bay CB	05/Mar/2025	08:30	07/Mar/2025	18:00	Kindly approve.	PLANNED	Requested	

384	RQ209769	OCC_228	slcdrs_sd	BAY	70552B MAIN BAY - 765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1 (PAPTL) AT 765 KV PHAGI(RS)	PAPTL	D	Quarterly Maintenance work	12/Mar/2025	08:00	12/Mar/2025	18:00		PLANNED	Requested	
385	RQ210658	OCC_228	cpcc1_sd	BAY	710 MAIN BAY - 765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1 (PAPTL) AND FUTURE AT 765 KV AJMER(PG) (PAPTL)	PAPTL	D	AMP Work of 400 KV WEST BUS 1B	10/Mar/2025	08:00	10/Mar/2025	18:00		PLANNED	Requested	
386	RQ210953	OCC_228	cpcc1_sd	BAY	714 TIE BAY - 765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2 (PAPTL) AND 765KV BUS 1 AT AJMER(PG) AT 765 KV AJMER(PG) (PAPTL)	PAPTL	D	For AMP work	04/Mar/2025	11:00	04/Mar/2025	18:00		PLANNED	Requested	
387	RQ210952	OCC_228	cpcc1_sd	BAY	713 MAIN BAY - 765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2 (PAPTL) AND 765KV BUS 2 AT AJMER(PG) AT 765 KV AJMER(PG) (PAPTL)	PAPTL	D	For AMP work	03/Mar/2025	08:00	03/Mar/2025	18:00		PLANNED	Requested	
388	RQ210644	OCC_228	cpcc1_sd	BAY	716 MAIN BAY - 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-2 (BKTL) AT 765 KV BIKANER(PG)	BKTL	D	AMP Work of 400 KV WEST BUS 1B	09/Mar/2025	08:00	09/Mar/2025	18:00		PLANNED	Requested	
389	RQ210643	OCC_228	cpcc1_sd	BAY	719 MAIN BAY - 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-1 (BKTL) AT 765 KV BIKANER(PG)	BKTL	D	AMP Work of 400 KV WEST BUS 1B	08/Mar/2025	08:00	08/Mar/2025	18:00		PLANNED	Requested	
390	RQ210967	OCC_228	cpcc1_sd	BAY	716 MAIN BAY - 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-1 (PNTL) AT 765 KV KHETRI (PKTSL)	PNTL	D	For AMP work	07/Mar/2025	08:00	08/Mar/2025	18:00		PLANNED	Requested	
391	RQ210966	OCC_228	cpcc1_sd	BAY	717 TIE BAY - 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-1 (PNTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (PNTL)	PNTL	D	For AMP work	05/Mar/2025	08:00	06/Mar/2025	18:00		PLANNED	Requested	
392	RQ210965	OCC_228	cpcc1_sd	BAY	718 MAIN BAY - 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-2 (PNTL) AT 765 KV KHETRI (PKTSL)	PNTL	D	For AMP work	03/Mar/2025	08:00	04/Mar/2025	18:00		PLANNED	Requested	
393	RQ210964	OCC_228	cpcc1_sd	BAY	720 TIE BAY - 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-2 (PNTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (PNTL)	PNTL	D	For AMP work	01/Mar/2025	08:00	02/Mar/2025	18:00		PLANNED	Requested	
394	RQ209500	OCC_228	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT GR.NOIDA_2(UPC)	UPPTCL	C	B phase will free for leakage attending, 1500 MVA ICT-1 will charge R ph, Y ph and Spare phase	29/Mar/2025	09:00	29/Mar/2025	11:00		PLANNED	Requested	
395	RQ209497	OCC_228	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT HAPUR(UP)	UPPTCL	C	Normalization of 1500 MVA ICT-1, spare ph will free and 1500 MVA ICT-2 will charge with R ph, Y ph and B ph.	27/Mar/2025	10:30	27/Mar/2025	12:30		PLANNED	Requested	
396	RQ209501	OCC_228	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT GR.NOIDA_2(UPC)	UPPTCL	C	Normalization of 1500 MVA ICT-2, spare ph will free and 1500 MVA ICT-1 will charge with R ph, Y ph and B ph.	22/Mar/2025	10:00	22/Mar/2025	12:00		PLANNED	Requested	
397	RQ209234	OCC_228	stuup_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 3 AT UNNAO(UP)	UPPTCL	C	* Annual maintenance testing work of 1000 MVA ICT-III	10/Mar/2025	09:00	10/Mar/2025	18:00		PLANNED	Requested	
398	RQ209504	OCC_228	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT GR.NOIDA_2(UPC)	UPPTCL	C	B phase will free for leakage attending, 1500 MVA ICT-2 will charge R ph, Y ph and Spare phase	08/Mar/2025	10:00	08/Mar/2025	12:00		PLANNED	Requested	
399	RQ209233	OCC_228	stuup_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 2 AT UNNAO(UP)	UPPTCL	D	Annual maintenance routine testing of 1000 MVA ICT-II	08/Mar/2025	09:00	09/Mar/2025	18:00		PLANNED	Requested	
400	RQ209493	OCC_228	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT HAPUR(UP)	UPPTCL	C	B phase will free for leakage attending, 1500 MVA ICT-1 will charge R ph, Y ph and Spare phase	06/Mar/2025	10:00	06/Mar/2025	12:00		PLANNED	Requested	
401	RQ209235	OCC_228	stuup_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 1 AT UNNAO(UP)	UPPTCL	D	* Annual maintenance testing work of 1000 MVA ICT-I	06/Mar/2025	09:00	07/Mar/2025	18:00		PLANNED	Requested	
402	RQ210812	OCC_228	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT ALIGARH(PG)	POWERGRID	D	5 Year AMP and Body Protection Modifications as per CC-Technical IOMs	27/Mar/2025	08:00	27/Apr/2025	18:00		PLANNED	Requested	
403	RQ210811	OCC_228	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT ALIGARH(PG)	POWERGRID	D	5 Year AMP and Body Protection Modifications as per CC-Technical IOMs	25/Mar/2025	08:00	25/Mar/2025	18:00		PLANNED	Requested	
404	RQ210288	OCC_228	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT JHATIKARA(PG)		D	relay testing	24/Mar/2025	09:00	24/Mar/2025	12:00		PLANNED	Requested	
405	RQ210272	OCC_228	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 4 AT KOTESHWAR(PG)		D	For implementation of updated mechanical protection settings and AMP	17/Mar/2025	09:30	18/Mar/2025	18:30		PLANNED	Requested	
406	RQ210265	OCC_228	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT AJMER(PG)		D	CSD realy installation	17/Mar/2025	08:00	18/Mar/2025	20:00		PLANNED	Requested	
407	RQ210323	OCC_228	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BHADLA(PG)		D	CSD realy installation & fine tuning of CSD	14/Mar/2025	09:30	14/Mar/2025	18:00		PLANNED	Requested	
408	RQ210271	OCC_228	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 3 AT KOTESHWAR(PG)		D	For implementation of updated mechanical protection settings and AMP	14/Mar/2025	09:30	15/Mar/2025	18:30		PLANNED	Requested	
409	RQ210333	OCC_228	cpcc1_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 3 AT BHIWANI(PG)		D	Relay Testing and AMP.	13/Mar/2025	09:00	13/Mar/2025	18:00		PLANNED	Requested	

410	RQ210325	OCC_228	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BHADLA(PG)		D	CSD realy installation & fine tuning of CSD	12/Mar/2025	09:30	12/Mar/2025	18:00		PLANNED	Requested	
411	RQ210270	OCC_228	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 2 AT KOTESHWAR(PG)		D	For implementation of updated mechanical protection settings and AMP	12/Mar/2025	09:30	13/Mar/2025	18:30		PLANNED	Requested	
412	RQ210301	OCC_228	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT MEERUT(PG)		D	AMP WORK	11/Mar/2025	09:00	11/Mar/2025	18:00		PLANNED	Requested	
413	RQ210324	OCC_228	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA(PG)		D	CSD realy installation & fine tuning of CSD	10/Mar/2025	09:30	10/Mar/2025	18:00		PLANNED	Requested	
414	RQ210269	OCC_228	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 1 AT KOTESHWAR(PG)		D	For implementation of updated mechanical protection settings and AMP	10/Mar/2025	09:30	11/Mar/2025	18:30		PLANNED	Requested	
415	RQ210345	OCC_228	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT CHITTORGARH(PG)		D	regular amp work and insulation coating	06/Mar/2025	09:00	07/Mar/2025	17:00		PLANNED	Requested	
416	RQ210300	OCC_228	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT MEERUT(PG)		D	AMP WORK	05/Mar/2025	09:00	05/Mar/2025	18:00		PLANNED	Requested	
417	RQ210314	OCC_228	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT BHADLA_2(PG)		D	AMP Work, Attending Punch Points	04/Mar/2025	18:00	04/Mar/2025	23:00		PLANNED	Requested	
418	RQ210289	OCC_228	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BIKANER(PG)		D	AMP WORK	04/Mar/2025	15:00	04/Mar/2025	23:00		PLANNED	Requested	
419	RQ209793	OCC_228	cpcc2_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT MOGA(PG)		D	AMP Work of 765 kv ICT-1 and Replacement of Decaan make singlr pilot Polymer insulator (at 708 & 709 dropper) with double string Insulator	04/Mar/2025	10:00	04/Mar/2025	17:00	Kindly approve.	PLANNED	Requested	
420	RQ210313	OCC_228	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BHADLA_2(PG)		D	AMP WORK	03/Mar/2025	18:00	03/Mar/2025	23:00		PLANNED	Requested	
421	RQ210290	OCC_228	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BIKANER(PG)		D	AMP WORK	03/Mar/2025	15:00	03/Mar/2025	23:00		PLANNED	Requested	
422	RQ210299	OCC_228	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT MEERUT(PG)		D	AMP WORK	03/Mar/2025	09:00	03/Mar/2025	18:00		PLANNED	Requested	
423	RQ210344	OCC_228	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT CHITTORGARH(PG)		D	regular amp work and insulation coating	03/Mar/2025	09:00	04/Mar/2025	17:00		PLANNED	Requested	
424	RQ210312	OCC_228	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA_2(PG)		D	AMP WORK	02/Mar/2025	18:00	02/Mar/2025	23:00		PLANNED	Requested	
425	RQ209800	OCC_228	cpcc2_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT MOGA(PG)		D	CSD Fine Tunning of 425 C.B	02/Mar/2025	10:00	02/Mar/2025	12:00	Kindly approve.	PLANNED	Requested	
426	RQ210347	OCC_228	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL)		D	For scheme checking work	02/Mar/2025	09:00	02/Mar/2025	17:00		PLANNED	Requested	
427	RQ210311	OCC_228	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BHADLA_2(PG)		D	AMP WORK	01/Mar/2025	18:00	01/Mar/2025	23:00		PLANNED	Requested	
428	RQ210346	OCC_228	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL)		D	For scheme checking work	01/Mar/2025	09:00	01/Mar/2025	17:00		PLANNED	Requested	
429	RQ210980	OCC_228	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT SIKAR_2(PSTL)	PSTL	D	Construction Work For Integration of 713 & 716 Bays	13/Mar/2025	08:00	15/Mar/2025	18:00		PLANNED	Requested	
430	RQ210981	OCC_228	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT SIKAR_2(PSTL)	PSTL	D	Construction Work For Integration of 713 & 716 Bays	10/Mar/2025	08:00	12/Mar/2025	18:00		PLANNED	Requested	
431	RQ209620	OCC_228	slcrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	10/Mar/2025	08:00	10/Mar/2025	18:00		PLANNED	Requested	
432	RQ209194	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-SRINAGAR(UK) (UK) CKT-2	PTCUL	C	CVT Testing. Wave trap inspection. CT & CVT oil sampling	03/Apr/2025	08:00	04/Apr/2025	18:00		PLANNED	Requested	
433	RQ209193	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-SRINAGAR(UK) (UK) CKT-1	PTCUL	C	CVT Testing. Wave trap inspection. CT & CVT oil sampling	01/Apr/2025	08:00	02/Apr/2025	18:00		PLANNED	Requested	
434	RQ209191	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-SRINAGAR(UK) (UK) CKT-2	PTCUL	C	AMP- 1. CT, CVT & Wave trap inspection & testing. 2. Relay testing	27/Mar/2025	08:00	29/Mar/2025	18:00		PLANNED	Requested	
435	RQ209190	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-SRINAGAR(UK) (UK) CKT-1	PTCUL	C	AMP- 1. CT, CVT & Wave trap inspection & testing. 2. Relay testing	24/Mar/2025	08:00	26/Mar/2025	18:00		PLANNED	Requested	
436	RQ209188	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-SRINAGAR(UK) (UK) CKT-2	PTCUL	C	3RD Party PLCC system inspection, testing & tuning	18/Mar/2025	13:00	19/Mar/2025	18:00		PLANNED	Requested	
437	RQ209187	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-SRINAGAR(UK) (UK) CKT-1	PTCUL	C	3RD Party PLCC system inspection, testing & tuning	17/Mar/2025	08:00	18/Mar/2025	13:00		PLANNED	Requested	
438	RQ209524	OCC_228	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RISHIKESH(UK)-NEHTAUR(UP) (UK) CKT-1	PTCUL	D	Replacement of Insulator	02/Mar/2025	08:00	03/Mar/2025	18:00		PLANNED	Requested	
439	RQ210795	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD(PG)-MEJA TPS(MUN) (PG) CKT-2	POWERGRID	D	Line Bay AMP Works by Prayagraj SS	31/Mar/2025	09:00	31/Mar/2025	18:00		PLANNED	Requested	
440	RQ209653	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1	POWERGRID	D	Planned outage for PLC of 765 kv S/C Mainpuri-Bara Ckt-1 T/L of SEUPPTCL	28/Mar/2025	08:00	29/Mar/2025	18:00		PLANNED	Requested	
441	RQ210871	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-2	POWERGRID	D	To attend SD nature of defects in the line	27/Mar/2025	08:00	28/Mar/2025	18:00		PLANNED	Requested	
442	RQ209696	OCC_228	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-2	POWERGRID	D	Testing & Maintenance work of 400 KV side bay Equipments	26/Mar/2025	08:00	26/Mar/2025	18:00		PLANNED	Requested	
443	RQ209695	OCC_228	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-1	POWERGRID	D	Testing & Maintenance work of 400 KV side bay Equipments	25/Mar/2025	08:00	25/Mar/2025	18:00		PLANNED	Requested	
444	RQ210870	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-1	POWERGRID	D	To attend SD nature of defects in the line	25/Mar/2025	08:00	26/Mar/2025	18:00		PLANNED	Requested	

445	RQ210990	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-2	POWERGRID	D	for stringing of 765 kV D/C Khetri-Narela transmission line.	24/Mar/2025	06:00	26/Mar/2025	18:00			PLANNED	Requested
446	RQ210989	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-1	POWERGRID	D	for stringing of 765 kV D/C Khetri-Narela transmission line.	24/Mar/2025	06:00	26/Mar/2025	18:00			PLANNED	Requested
447	RQ210777	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-1	POWERGRID	D	Porcelain to Polymer Insulator Replacement work	21/Mar/2025	08:00	22/Mar/2025	18:00			PLANNED	Requested
448	RQ210784	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-2	POWERGRID	D	Testing of DTPC scheme (under Process bus)	20/Mar/2025	09:00	20/Mar/2025	14:00			PLANNED	Requested
449	RQ210880	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-SOHAWAL (PG) CKT-1	POWERGRID	D	FOR RECTIFICATION & REPLACEMENT OF DROPPERS.	20/Mar/2025	09:00	20/Mar/2025	18:00			PLANNED	Requested
450	RQ210799	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-2	POWERGRID	D	Main and Tie bay LBB retrofitting works.	19/Mar/2025	09:00	19/Mar/2025	18:00			PLANNED	Requested
451	RQ210798	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-1	POWERGRID	D	Main and Tie bay LBB retrofitting works.	19/Mar/2025	09:00	19/Mar/2025	18:00			PLANNED	Requested
452	RQ210723	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-LUCKNOW_2 (PG) CKT-2	POWERGRID	D	AMP WORK	19/Mar/2025	09:00	19/Mar/2025	18:00			PLANNED	Requested
453	RQ209727	OCC_228	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG) JODHPUR(RS) (PG) CKT-1	POWERGRID	D	Quarterly Preventive Maintenance and testing work.	19/Mar/2025	08:00	19/Mar/2025	18:00			PLANNED	Requested
454	RQ210783	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-KANPUR (PG) CKT-2	POWERGRID	D	Testing of DTPC scheme (under Process bus)	18/Mar/2025	09:00	18/Mar/2025	14:00			PLANNED	Requested
455	RQ210803	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-GORAKHPUR(UP) (PG) CKT-1	POWERGRID	D	AMP of line bay equipment	17/Mar/2025	09:00	17/Mar/2025	18:00			PLANNED	Requested
456	RQ210782	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-KANPUR (PG) CKT-1	POWERGRID	D	Testing of DTPC scheme (under Process bus)	17/Mar/2025	09:00	17/Mar/2025	14:00			PLANNED	Requested
457	RQ210698	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-JAULIWI (PG) CKT-2	POWERGRID	D	AMP WORK	17/Mar/2025	09:00	17/Mar/2025	18:00			PLANNED	Requested
458	RQ210797	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-1	POWERGRID	D	Main and Tie bay LBB retrofitting works.	15/Mar/2025	09:00	15/Mar/2025	18:00			PLANNED	Requested
459	RQ210796	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-2	POWERGRID	D	Main and Tie bay LBB retrofitting works.	15/Mar/2025	09:00	15/Mar/2025	18:00			PLANNED	Requested
460	RQ210697	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-JAULIWI (PG) CKT-1	POWERGRID	D	AMP WORK	14/Mar/2025	09:00	14/Mar/2025	18:00			PLANNED	Requested
461	RQ210941	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHAGHARH (PG) CKT-3	POWERGRID	D	Testing of DTPC scheme (under Process bus)	13/Mar/2025	09:00	13/Mar/2025	14:00			PLANNED	Requested
462	RQ209461	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-2	POWERGRID	C	* SHUTDOWN OF 400KV PANKI-FATEHPUR(PG) LINE -II FOR BAY MAINTENANCE	12/Mar/2025	10:00	12/Mar/2025	17:00			PLANNED	Requested
463	RQ210794	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-2	POWERGRID	D	Main and Tie bay LBB retrofitting works.	12/Mar/2025	09:00	12/Mar/2025	18:00			PLANNED	Requested
464	RQ210779	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHAGHARH (PG) CKT-2	POWERGRID	D	Testing of DTPC scheme (under Process bus)	12/Mar/2025	09:00	12/Mar/2025	14:00			PLANNED	Requested
465	RQ210781	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-AGRA (PG) CKT-1	POWERGRID	D	Testing of DTPC scheme (under Process bus)	11/Mar/2025	09:00	11/Mar/2025	14:00			PLANNED	Requested
466	RQ210760	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1	POWERGRID	D	Porcelain to Polymer Insulator Replacement work	11/Mar/2025	08:00	12/Mar/2025	18:00			PLANNED	Requested
467	RQ210793	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-1	POWERGRID	D	Main and Tie bay LBB retrofitting works.	10/Mar/2025	09:00	10/Mar/2025	18:00			PLANNED	Requested
468	RQ210786	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2	POWERGRID	D	Rectification of Shutdown Nature Defects	10/Mar/2025	08:00	12/Mar/2025	18:00			PLANNED	Requested
469	RQ210943	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2	POWERGRID	D	Rectification of Shutdown Nature Defects	10/Mar/2025	08:00	12/Mar/2025	18:00			PLANNED	Requested
470	RQ210778	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHAGHARH (PG) CKT-1	POWERGRID	D	Testing of DTPC scheme (under Process bus)	08/Mar/2025	09:00	08/Mar/2025	14:00			PLANNED	Requested
471	RQ209650	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHAGHARH (PG) CKT-3	POWERGRID	D	Planned outage for PLC of 765 kV S/C Mainpuri-Bara Ckt-1 T/L of SEUPPTCL	08/Mar/2025	08:00	08/Mar/2025	18:00			PLANNED	Requested
472	RQ209649	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHAGHARH (PG) CKT-2	POWERGRID	D	Planned outage for PLC of 765 kV S/C Mainpuri-Bara Ckt-1 T/L of SEUPPTCL	08/Mar/2025	08:00	08/Mar/2025	18:00			PLANNED	Requested
473	RQ210890	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI(PG)-ORAI(UP) (PG) CKT-2	POWERGRID	D	Line Terminal Equipment's AMP Work	07/Mar/2025	09:00	07/Mar/2025	18:00			PLANNED	Requested
474	RQ210942	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1	POWERGRID	D	Rectification of Shutdown Nature Defects	07/Mar/2025	08:00	09/Mar/2025	18:00			PLANNED	Requested
475	RQ210776	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR (PG)	POWERGRID	D	esting of DTPC scheme (under Process bus)	07/Mar/2025	08:00	07/Mar/2025	18:00			PLANNED	Requested
476	RQ210691	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-3	POWERGRID	D	AMP WORK	06/Mar/2025	08:30	06/Mar/2025	18:00			PLANNED	Requested
477	RQ210889	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI(PG)-ORAI(UP) (PG) CKT-1	POWERGRID	D	Line Terminal Equipment's AMP Work	05/Mar/2025	09:00	05/Mar/2025	18:00			PLANNED	Requested
478	RQ210727	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	POWERGRID	D	Checking and replacement of conservator AirCell at Kanpur GIS	05/Mar/2025	08:00	05/Mar/2025	18:00			PLANNED	Requested
479	RQ209652	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-2	POWERGRID	D	Planned outage for PLC of 765 kV S/C Mainpuri-Bara Ckt-1 T/L of SEUPPTCL	05/Mar/2025	08:00	05/Mar/2025	18:00			PLANNED	Requested
480	RQ210772	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-1	POWERGRID	D	Testing of DTPC scheme (under Process bus)	05/Mar/2025	08:00	05/Mar/2025	18:00			PLANNED	Requested

481	RQ209651	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-1	POWERGRID	D	Planned outage for PLC of 765 kv S/C Mainpuri-Bara Ckt-1 T/L of SEUPPTCL	05/Mar/2025	08:00	05/Mar/2025	18:00		PLANNED	Requested
482	RQ210724	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-BAREILLY (PG) CKT-1	POWERGRID	D	AMP WORK	04/Mar/2025	09:30	04/Mar/2025	17:30		PLANNED	Requested
483	RQ210689	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-1	POWERGRID	D	AMP WORK	04/Mar/2025	08:30	04/Mar/2025	18:00		PLANNED	Requested
484	RQ210771	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-2	POWERGRID	D	testing of DTPC scheme under process Bus	04/Mar/2025	08:00	04/Mar/2025	18:00		PLANNED	Requested
485	RQ210523	OCC_228	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCCT8(DTL)-BHIWANI(PG) (PG)	POWERGRID	C	Replacement of Line Isolator. Maintenance of Bay	03/Mar/2025	10:00	04/Mar/2025	17:00		PLANNED	Requested
486	RQ210725	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-BAREILLY (PG) CKT-2	POWERGRID	D	AMP WORK	03/Mar/2025	09:30	03/Mar/2025	17:30		PLANNED	Requested
487	RQ210690	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-2	POWERGRID	D	AMP WORK	03/Mar/2025	08:30	03/Mar/2025	18:00		PLANNED	Requested
488	RQ210944	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-1	POWERGRID	D	AMP WORK	03/Mar/2025	08:00	03/Mar/2025	18:00		PLANNED	Requested
489	RQ210630	OCC_228	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH(PG)-KOLDAM(NT) (PG) CKT-1	POWERGRID	C	relay testing of 400 kv switchyard	03/Mar/2025	08:00	04/Mar/2025	19:00		PLANNED	Requested
490	RQ210770	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-1	POWERGRID	D	testing of DTPC scheme under process Bus	03/Mar/2025	08:00	03/Mar/2025	18:00		PLANNED	Requested
491	RQ210888	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-VARANASI (PG) CKT-1	POWERGRID	C	Repair/Arresting of SF6 gas leakage from Spacer Bolt in Hyosung Old GIS in 406Bay 400KV Allahabad line at Varanasi Ss	03/Mar/2025	08:00	07/Mar/2025	18:00		PLANNED	Requested
492	RQ210726	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-1	POWERGRID	D	Checking and replacement of conservator AirCell at Kanpur GIS	03/Mar/2025	08:00	03/Mar/2025	18:00		PLANNED	Requested
493	RQ210789	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-3	POWERGRID	D	Line AMP Works in Allahabad Ss	01/Mar/2025	09:00	01/Mar/2025	18:00		PLANNED	Requested
494	RQ210792	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-3	POWERGRID	D	Insulator replacement by Prayaggaraj TLM	01/Mar/2025	08:00	31/Mar/2025	18:00		PLANNED	Requested
495	RQ210901	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR (PG)	POWERGRID	C	Line reactor related construction activities will be completed under SS-103 package.	01/Mar/2025	08:00	15/Mar/2025	18:00		PLANNED	Requested
496	RQ209189	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-MUZAFFARNAGAR (UP) CKT-1	UPPTCL	C	AMP- 1. CT, CVT & Wave trap inspection & testing. 2. Relay testing	31/Mar/2025	08:00	02/Apr/2025	18:00		PLANNED	Requested
497	RQ209515	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA_2(UPC)-SIKANDRABAD (UP) CKT-2	UPPTCL	C	Annual Testing & Maintenance works	28/Mar/2025	14:00	28/Mar/2025	16:00		PLANNED	Requested
498	RQ209462	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV REWA ROAD-PANKI (UP) CKT-1	UPPTCL	C	* SHUTDOWN OF 400KV PANKI-REWA ROAD LINE FOR ERRWCTION OF 63MVAR LINE >X REACTOR BUSHING AND REJUMPERING (LINE SHUTDOWN REQUIRE	28/Mar/2025	10:00	31/Mar/2025	17:00		PLANNED	Requested
499	RQ209514	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA_2(UPC)-SIKANDRABAD (UP) CKT-1	UPPTCL	C	Annual Testing & Maintenance works	28/Mar/2025	08:00	28/Mar/2025	10:00		PLANNED	Requested
500	RQ209368	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AZAMGARH-MAU (UP) CKT-1	UPPTCL	D	Shutdown is required for pre summer bay maintenance of 400 kv Azamagarh-mau line.	25/Mar/2025	10:00	26/Mar/2025	18:00		PLANNED	Requested
501	RQ209415	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BANDA-ORAI (UP) CKT-2	UPPTCL	D	* SHUTDOWN WILL BE TAKEN FOR MAKING LILO POINT OF LILO OF 400KV ORAI-BANDA >X CKT-2 AT 400KV SUBSTATION MAHEBA LINE STRINGING	25/Mar/2025	10:00	30/Mar/2025	17:00		PLANNED	Requested
502	RQ209414	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BANDA-ORAI (UP) CKT-1	UPPTCL	D	* SHUTDOWN WILL BE TAKEN FOR MAKING LILO POINT OF LILO OF 400KV ORAI-BANDA >X CKT-2 AT 400KV SUBSTATION MAHEBA LINE STRINGING	25/Mar/2025	10:00	30/Mar/2025	17:00		PLANNED	Requested
503	RQ209423	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-MATHURA (UP) CKT-2	UPPTCL	D	* For Jumper Tightening Defective Polymer replacement Work	25/Mar/2025	10:00	27/Mar/2025	17:00		PLANNED	Requested
504	RQ209520	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-SARNATH (UP) CKT-1	UPPTCL	C	Bay maintenace	24/Mar/2025	08:00	25/Mar/2025	18:00		PLANNED	Requested
505	RQ209473	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-SULTANPUR(UP) (UP) CKT-1	UPPTCL	C	* Preventive Maintenance of Bay at 400KV S/S Sultanpur	22/Mar/2025	10:00	22/Mar/2025	16:00		PLANNED	Requested
506	RQ209418	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUZAFFARNAGAR(U P)-VISHNUPRAYAG(IP) (UP) CKT-1	UPPTCL	C	* shut down required for replace of tower no 102	22/Mar/2025	08:00	30/Mar/2025	19:00		PLANNED	Requested
507	RQ209185	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-MUZAFFARNAGAR (UP) CKT-1	UPPTCL	C	3RD Party PLCC system inspection, testing & tuning	21/Mar/2025	13:00	22/Mar/2025	18:00		PLANNED	Requested
508	RQ209518	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ATAUR-HAPUR (UP) CKT-2	UPPTCL	C	Annual Testing & Maintenance works	21/Mar/2025	09:00	21/Mar/2025	11:00		PLANNED	Requested
509	RQ209200	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-MURADNAGAR_1 (UP) CKT-1	UPPTCL	D	Insulator Cleaning in Bird zones	21/Mar/2025	08:00	22/Mar/2025	18:00	Bay no. 401,402	PLANNED	Requested
510	RQ209472	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_B-SULTANPUR (UP) CKT-1	UPPTCL	C	* Preventive Maintenance of Bay at 400KV S/S Sultanpur	20/Mar/2025	10:00	20/Mar/2025	16:00		PLANNED	Requested
511	RQ209425	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-AGRA FATEHBAD (UP) CKT-1	UPPTCL	D	* For Jumper Tightening <-> Defective Polymer replacement Work	20/Mar/2025	10:00	22/Mar/2025	17:00		PLANNED	Requested
512	RQ209517	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ATAUR-HAPUR (UP) CKT-1	UPPTCL	C	Annual Testing & Maintenance works	20/Mar/2025	09:00	20/Mar/2025	11:00		PLANNED	Requested
513	RQ209625	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-SARNATH (UP) CKT-1	UPPTCL	C	DIVERSION OF 1.005 KM. 400KV ANPARA-SARNATH (L3) SARNATH-AZAMGARH D/C LINE BETWEEN TOWER NO. 19 TO 22 DUE TO INFR	20/Mar/2025	09:00	31/Mar/2025	18:00		PLANNED	Requested

514	RQ209413	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH-AZAMGARH (UP) CKT-1	UPPTCL	C	* DIVERSION OF 1.005 KM. 400KV ANPARA-SARNATH (L3) SARNATH-AZAMGARH D/C LINE BETWEEN TOWER NO. 19 TO 22 DUE TO INFR	20/Mar/2025	09:00	31/Mar/2025	18:00		PLANNED	Requested	
515	RQ209186	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-VISHNUPRAYAG(JP) (UP) CKT-1	UPPTCL	C	3RD Party PLCC system inspection, testing & tuning	20/Mar/2025	08:00	21/Mar/2025	13:00		PLANNED	Requested	
516	RQ209279	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MURADNAGAR_2-MATHURA (UP) CKT-1	UPPTCL	D	for preventive maintenance work of line and bay	19/Mar/2025	09:00	22/Mar/2025	19:00		PLANNED	Requested	
517	RQ209199	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI-ALIGARH (UP) CKT-1	UPPTCL	D	Insulator Cleaning in Bird zones	19/Mar/2025	08:00	20/Mar/2025	18:00	Bay no. 404,405	PLANNED	Requested	
518	RQ209366	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH-AZAMGARH (UP) CKT-1	UPPTCL	D	* Shutdown is required for pre summer bay maintenance of 400 Azamgarh-Sarnath line	18/Mar/2025	10:00	19/Mar/2025	18:00		PLANNED	Requested	
519	RQ209629	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)-MAU(UP) (UP) CKT-1	UPPTCL	D	* Cleaning of Disc/Polymer insulator, removing the kite Kite thread, Bird nest from lines.	17/Mar/2025	09:00	19/Mar/2025	18:00		PLANNED	Requested	
520	RQ209281	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-MATHURA (UP) CKT-2	UPPTCL	D	for preventive maintenance work of line and bay	17/Mar/2025	09:00	18/Mar/2025	19:00		PLANNED	Requested	
521	RQ209648	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FIROZABAD(PJFTL)-JAWAHARPUR_TPS(U P) (UP) CKT-2	UPPTCL	D	For carrying out Annual Maintenance work of Line	17/Mar/2025	08:00	17/Mar/2025	18:00		PLANNED	Requested	
522	RQ209417	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-VISHNUPRAYAG(JP) (UP) CKT-1	UPPTCL	C	* shut down required for replace of tower no 102	15/Mar/2025	07:00	24/Mar/2025	18:00		PLANNED	Requested	
523	RQ209457	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI-PANKI TPS (UP) CKT-2	UPPTCL	D	* SHUTDOWN OF 400KV PANKI -PTPS-I LINE FOR BAY MAINTENANCE	10/Mar/2025	10:00	11/Mar/2025	17:00		PLANNED	Requested	
524	RQ209280	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-MATHURA (UP) CKT-1	UPPTCL	D	for preventive maintenance work of line and bay	10/Mar/2025	09:00	11/Mar/2025	19:00		PLANNED	Requested	
525	RQ209197	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HARDUAGANU -ALIGARH (UP) CKT-1	UPPTCL	D	Insulator Cleaning in Bird zones	10/Mar/2025	08:00	11/Mar/2025	18:00	422,423 Bay no.	PLANNED	Requested	
526	RQ209626	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)-SARNATH(UP) (UP) CKT-2	UPPTCL	D	* Cleaning of Disc/Polymer insulator, removing the kite Kite thread, Bird nest from lines.	09/Mar/2025	09:00	11/Mar/2025	18:00		PLANNED	Requested	
527	RQ209198	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-SIKANDRABAD (UP) CKT-1	UPPTCL	D	Insulator Cleaning in Bird zones	07/Mar/2025	08:00	09/Mar/2025	18:00	Bay no. 419,420	PLANNED	Requested	
528	RQ209458	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI-PANKI TPS (UP) CKT-1	UPPTCL	D	* SHUTDOWN OF 400KV PANKI -PTPS-I LINE FOR PROTECTION TESTING AND BAY >X MAINTENANCE.	06/Mar/2025	10:00	07/Mar/2025	17:00		PLANNED	Requested	
529	RQ209454	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA SOUTH(UP)-FIROZABAD(PJFTL) (UP) CKT-1	UPPTCL	D	* Routine annual testing and line maintenance work >X*	06/Mar/2025	10:00	08/Mar/2025	18:00		PLANNED	Requested	
530	RQ209628	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-OBRA_B (UP) CKT-1	UPPTCL	D	* Tightening of jumper at tension tower Cleaning of insulator	06/Mar/2025	09:00	07/Mar/2025	18:00		PLANNED	Requested	
531	RQ209519	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-OBRA_B (UP) CKT-1	UPPTCL	C	Replacement of wave trap and jumper	05/Mar/2025	08:00	06/Mar/2025	18:00		PLANNED	Requested	
532	RQ209416	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-MUZAFFARNAGAR (UP) CKT-1	UPPTCL	C	* shutdown required for high raising NH(Najibabad by pass) between location no 504 505	05/Mar/2025	08:00	12/Mar/2025	19:00		PLANNED	Requested	
533	RQ209627	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_C_TPS-OBRA_B (UP) CKT-1	UPPTCL	D	* Tightening of jumper at tension tower Cleaning of insulator	04/Mar/2025	09:00	05/Mar/2025	18:00		PLANNED	Requested	
534	RQ209424	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-AGRA SOUTH (UP) CKT-1	UPPTCL	D	* Routine annual testing and line maintenance work >X*	03/Mar/2025	10:00	05/Mar/2025	18:00		PLANNED	Requested	
535	RQ209463	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV REWA ROAD-PANKI (UP) CKT-1	UPPTCL	C	* SHUTDOWN OF 400KV PANKI-REWA ROAD LINE FOR 50MVAR LINE REACTOR TO 63MVAR >X LINE REACTOR FOR OPENING OF JUMPER AND BUSHING (L	03/Mar/2025	10:00	06/Mar/2025	17:00		PLANNED	Requested	
536	RQ209419	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUZAFFARNAGAR-ATAUR (UP) CKT-1	UPPTCL	D	* planned shut down is being applied for lopping chopping of trees >X branches,jumper tightening damper displacement, bird nest	03/Mar/2025	09:00	04/Mar/2025	17:00		PLANNED	Requested	
537	RQ209196	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HARDUAGANU-SIKANDRABAD (UP) CKT-1	UPPTCL	D	Insulator Cleaning in Bird zones	02/Mar/2025	08:00	05/Mar/2025	18:00	404,405,406 (at Harduaganj)	PLANNED	Requested	
538	RQ209401	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-1	UPPTCL	C	400 KV C.B. Overhauling and other Preventive Maintenance works. No supply affected, maintained through 400KV Bareilly-Linn	01/Mar/2025	10:00	06/Mar/2025	17:00		PLANNED	Requested	
539	RQ210172	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-1		D	Cross Checking defect rectification work	29/Mar/2025	08:00	29/Mar/2025	18:00	Ckt-2 in non auto mode	PLANNED	Requested	
540	RQ210260	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-4		D	For line bay AMP work	29/Mar/2025	08:00	29/Mar/2025	18:00	For line bay AMP work	PLANNED	Requested	
541	RQ210173	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-2		D	Cross Checking defect rectification work	29/Mar/2025	08:00	29/Mar/2025	18:00	Ckt-1 in non auto mode	PLANNED	Requested	
542	RQ210259	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-3		D	For line bay AMP work	28/Mar/2025	08:00	28/Mar/2025	18:00	For line bay AMP work	PLANNED	Requested	
543	RQ210140	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-2		D	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works. 3.Distance Relay Testings	28/Mar/2025	08:00	28/Mar/2025	18:00	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works. 3.Distance Relay Testings	PLANNED	Requested	
544	RQ210018	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABGARH (PG) CKT-2		D	For relay testing & rectification of CoE observations	28/Mar/2025	08:00	28/Mar/2025	18:00		PLANNED	Requested	

545	RQ210221	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-3		D	For scheme checking work	28/Mar/2025	08:00	28/Mar/2025	18:00		PLANNED	Requested
546	RQ209877	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-JALANDHAR (PG) CKT-2		D	Rectification of SD nature defects in Line & AMP of Line bay equipments	27/Mar/2025	09:00	27/Mar/2025	18:00	Kindly approve.	PLANNED	Requested
547	RQ209878	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-JALANDHAR (PG) CKT-1		D	AR Non auto mode required during Shutdown of Jalandhar-Moga-2	27/Mar/2025	09:00	27/Mar/2025	18:00	Kindly approve.	PLANNED	Requested
548	RQ210717	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-DEEPALPUR(JHKT) (PG) CKT-1		D	Rectification of S/D nature defects of the line	27/Mar/2025	08:00	27/Mar/2025	18:00	Kindly approve.	PLANNED	Requested
549	RQ210258	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-2		D	For line bay AMP work	27/Mar/2025	08:00	27/Mar/2025	18:00	For line bay AMP work	PLANNED	Requested
550	RQ210718	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1		D	AR non auto mode required.	27/Mar/2025	08:00	27/Mar/2025	18:00	Kindly approve.	PLANNED	Requested
551	RQ210719	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1		D	AR non auto mode required.	27/Mar/2025	08:00	27/Mar/2025	18:00	Kindly approve.	PLANNED	Requested
552	RQ210220	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-2		D	For scheme checking work	27/Mar/2025	08:00	27/Mar/2025	18:00		PLANNED	Requested
553	RQ210139	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1		D	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.Distance Relay Testings	27/Mar/2025	08:00	27/Mar/2025	18:00	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.Distance Relay Testings	PLANNED	Requested
554	RQ210715	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1		D	Rectification of S/D nature defects of the line	26/Mar/2025	08:00	26/Mar/2025	18:00	Kindly approve.	PLANNED	Requested
555	RQ210716	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1		D	AR non auto mode required.	26/Mar/2025	08:00	26/Mar/2025	18:00	Kindly approve.	PLANNED	Requested
556	RQ210257	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-1		D	For line bay AMP work	26/Mar/2025	08:00	26/Mar/2025	18:00	For line bay AMP work	PLANNED	Requested
557	RQ210219	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-1		D	For scheme checking work	26/Mar/2025	08:00	26/Mar/2025	18:00		PLANNED	Requested
558	RQ210017	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-2		D	For Erection of Bushing & Isolator of Mainpuri line 1 Reactor & SD Nature defect rectification work	26/Mar/2025	08:00	27/Mar/2025	18:00	Non-Auto mode required of 400 KV MAINPURI-BALLABHGARH (PG) CKT-1 during SD of ckt2	PLANNED	Requested
559	RQ209839	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-2		D	Tr. Line AMP work(Jumper Bolt/Nut Loose,Vibration damper Loose, Spacers Damaged)	26/Mar/2025	08:00	26/Mar/2025	18:00	Kindly approve.	PLANNED	Requested
560	RQ209836	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXXI)-WAGOORA(PG) (NRSS XXXI) CKT-1		D	Rectification of S/D nature defects of the line	25/Mar/2025	09:00	25/Mar/2025	18:00	Kindly approve.	PLANNED	Requested
561	RQ209880	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-JALANDHAR (PG) CKT-2		D	AR Non auto mode required during Shutdown of Jalandhar-Moga-1	25/Mar/2025	09:00	25/Mar/2025	18:00	Kindly approve.	PLANNED	Requested
562	RQ209879	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-JALANDHAR (PG) CKT-1		D	Rectification of SD nature defects in Line & AMP of Line bay equipments	25/Mar/2025	09:00	25/Mar/2025	18:00	Kindly approve.	PLANNED	Requested
563	RQ209838	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-1		D	Tr. Line AMP work(Jumper Bolt/Nut Loose,Vibration damper Loose, Spacers Damaged)	25/Mar/2025	08:00	25/Mar/2025	18:00	Kindly approve.	PLANNED	Requested
564	RQ209834	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH-WAGOORA (PG) CKT-1		D	Rectification of S/D nature defects of the line	24/Mar/2025	09:00	24/Mar/2025	18:00	Kindly approve.	PLANNED	Requested
565	RQ210016	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-1		D	For Erection of Bushing & Isolator of Mainpuri line 1 Reactor	24/Mar/2025	08:00	25/Mar/2025	18:00		PLANNED	Requested
566	RQ210714	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-MALERKOTLA (PG) CKT-1		D	Rectification of S/D nature defects of the line	24/Mar/2025	08:00	24/Mar/2025	18:00	Kindly approve.	PLANNED	Requested
567	RQ209835	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_2(NH)-WAGOORA(PG) (PG) CKT-1		D	Rectification of S/D nature defects of the line	23/Mar/2025	09:00	23/Mar/2025	18:00	Kindly approve.	PLANNED	Requested
568	RQ210237	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH(PG) (DTL) CKT-1		D	400kv 406 Main Bay Lbb/BUS BAR Relay retrofit and testing work	23/Mar/2025	08:00	23/Mar/2025	18:00	400kv 406 Main Bay Lbb/BUS BAR Relay retrofit and testing work and during this work line shutdown will be required/ under add-cap	PLANNED	Requested
569	RQ210156	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1		D	Additional glass disc insertion: LOA given	23/Mar/2025	08:00	24/Mar/2025	18:00	Non auto for 400 kv RAPPD-Kota, subject to weather permitting and consent from RAPP	PLANNED	Requested
570	RQ209837	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH-WAGOORA (PG) CKT-2		D	Rectification of S/D nature defects of the line	22/Mar/2025	09:00	22/Mar/2025	18:00	Kindly approve.	PLANNED	Requested
571	RQ210713	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1		D	AR non auto mode required.	22/Mar/2025	08:00	22/Mar/2025	18:00	Kindly approve.	PLANNED	Requested
572	RQ210712	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1		D	Rectification of S/D nature defects of the line	22/Mar/2025	08:00	22/Mar/2025	18:00	Kindly approve.	PLANNED	Requested
573	RQ210230	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-2		D	For scheme checking work	22/Mar/2025	08:00	22/Mar/2025	18:00		PLANNED	Requested

574	RQ210130	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABA(RS)-BHIWANI(PG) (NRSS36) CKT-2		D	Stringing of 765 KV D/C Khetri-Narela TL	22/Mar/2025	07:00	27/Mar/2025	19:00		PLANNED	Requested	
575	RQ210129	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABA(RS)-BHIWANI(PG) (NRSS36) CKT-1		D	Stringing of 765 KV D/C Khetri-Narela TL	22/Mar/2025	07:00	27/Mar/2025	19:00		PLANNED	Requested	
576	RQ210195	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-4		D	For scheme checking work & Line AMP work	21/Mar/2025	09:00	21/Mar/2025	17:30		PLANNED	Requested	
577	RQ210179	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH(PG) (DTL) CKT-2		D	For Hot line stringing of 400KV M/C Mahranibagh-Narela TL	21/Mar/2025	08:00	26/Mar/2025	20:00	Non Auto Mode for Hot line crossing	PLANNED	Requested	
578	RQ210178	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH(PG) (DTL) CKT-1		D	For Hot line stringing of 400KV M/C Mahranibagh-Narela TL	21/Mar/2025	08:00	26/Mar/2025	20:00	Non Auto Mode for Hot line crossing	PLANNED	Requested	
579	RQ210229	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-1		D	For scheme checking work	21/Mar/2025	08:00	21/Mar/2025	18:00		PLANNED	Requested	
580	RQ210251	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-4		D	400KV 427 Main Bay Lbb/BUS BAR Relay retrofit and testing work	21/Mar/2025	08:00	21/Mar/2025	18:00	400kv 427 Main Bay Lbb/BUS BAR Relay retrofit and testing work and during this work Meerut line-4 shutdown will be required//under add-cap	PLANNED	Requested	
581	RQ210157	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-2		D	Additional glass disc insertion: LOA given	21/Mar/2025	08:00	22/Mar/2025	18:00	Non auto for 400 kv RAPPD-Jaipur South, subject to weather permitting and consent from RAPP	PLANNED	Requested	
582	RQ210194	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-3		D	For scheme checking work & Line AMP work	20/Mar/2025	09:00	20/Mar/2025	17:30		PLANNED	Requested	
583	RQ210177	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH(PG) (DTL) CKT-2		D	For stringing of 400KV M/C Mahranibagh-Narela TL	20/Mar/2025	08:00	20/Mar/2025	20:00	28 to 29	PLANNED	Requested	
584	RQ210228	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTS) CKT-2		D	For scheme checking work	20/Mar/2025	08:00	20/Mar/2025	18:00		PLANNED	Requested	
585	RQ210238	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH(PG) (DTL) CKT-1		D	400KV 404 Main Bay Lbb/BUS BAR Relay retrofit and testing work	20/Mar/2025	08:00	20/Mar/2025	18:00	400kv 404 Main Bay Lbb/BUS BAR Relay retrofit and testing work and during this work line shutdown will be required//under add-cap	PLANNED	Requested	
586	RQ210176	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH(PG) (DTL) CKT-1		D	For stringing of 400KV M/C Mahranibagh-Narela TL	20/Mar/2025	08:00	20/Mar/2025	20:00	28 to 29	PLANNED	Requested	
587	RQ209869	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_1(NH)-JALANDHAR(PG) (PG) CKT-1		D	AR Non auto mode required during Shutdown of Jalandhar-Chamera-2	19/Mar/2025	09:00	19/Mar/2025	18:00	kindly approve.	PLANNED	Requested	
588	RQ209868	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_1(NH)-JALANDHAR(PG) (PG) CKT-2		D	Rectification of SD nature defects in Line & AMP of Line bay equipments	19/Mar/2025	09:00	19/Mar/2025	18:00	kindly approve.	PLANNED	Requested	
589	RQ210193	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-2		D	For scheme checking work & Line AMP work	19/Mar/2025	09:00	19/Mar/2025	17:30		PLANNED	Requested	
590	RQ210227	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTS) CKT-1		D	For scheme checking work	19/Mar/2025	08:00	19/Mar/2025	18:00		PLANNED	Requested	
591	RQ210239	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH(PG) (DTL) CKT-2		D	400KV 407 Main Bay Lbb/BUS BAR Relay retrofit and testing work	19/Mar/2025	08:00	19/Mar/2025	18:00	400kv 407 Main Bay Lbb/BUS BAR Relay retrofit and testing work and during this work line shutdown will be required//under add-cap	PLANNED	Requested	
592	RQ210138	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1		D	SD Nature defect rectification work	18/Mar/2025	15:00	18/Mar/2025	23:59	SD Nature defect rectification work	PLANNED	Requested	
593	RQ210192	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-1		D	For scheme checking work & Line AMP work	18/Mar/2025	09:00	18/Mar/2025	17:30		PLANNED	Requested	
594	RQ210236	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1		C	41189L Isolator retrofitting work at DTL bawana ss	18/Mar/2025	08:00	20/Mar/2025	18:00	41189L isolator retrofitting work at DTL bawana ss//under add-cap-2019-24 for Nathpa—Jhakri Transmission system (NAJH)	PLANNED	Requested	
595	RQ209874	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-NAKODAR(PG) (PG) CKT-1		D	AR Non auto mode required during Shutdown of Jalandhar-Dhanansu	17/Mar/2025	09:00	17/Mar/2025	18:00	kindly approve.	PLANNED	Requested	
596	RQ210207	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-SIKAR_2(PSTL) (PSTL) CKT-2		D	FOR AMP WORK & defect rectification work	17/Mar/2025	09:00	19/Mar/2025	17:30		PLANNED	Requested	
597	RQ209873	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-NAKODAR(PG) (PG) CKT-1		D	AR Non auto mode required during Shutdown of Jalandhar-Dhanansu	17/Mar/2025	09:00	17/Mar/2025	18:00	kindly approve.	PLANNED	Requested	
598	RQ209872	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-DHANANSU(PG) (PG) CKT-1		D	Rectification of SD nature defects in Line & AMP of Line bay equipments	17/Mar/2025	09:00	17/Mar/2025	18:00	kindly approve.	PLANNED	Requested	

599	RQ210246	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-1	D	400KV 424 Main Bay Lbb/BUS BAR Relay retrofit and testing work	17/Mar/2025	08:00	17/Mar/2025	18:00	400kv 424 Main Bay Lbb/BUS BAR Relay retrofit and testing work and during this work line shutdown will be required/under add-cap	PLANNED	Requested	
600	RQ210119	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1	C	NHAI Diversion work for Paniyala Alwar-Barodameo Highway(PIU Sohna)	16/Mar/2025	08:00	31/Mar/2025	18:00	NHAI Diversion work for Paniyala -Alwar-Barodameo Highway(PIU Sohna)	PLANNED	Requested	
601	RQ210242	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADR(NIT)-MANDOLA(PG) (PG) CKT-1	D	400KV 421 Main Bay Lbb/BUS BAR Relay retrofit and testing work	16/Mar/2025	08:00	16/Mar/2025	18:00	400kv 421 Main Bay Lbb/BUS BAR Relay retrofit and testing work and during this work line shutdown will be required//under add-cap	PLANNED	Requested	
602	RQ210222	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-4	D	For scheme checking work	16/Mar/2025	08:00	16/Mar/2025	18:00		PLANNED	Requested	
603	RQ210120	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2	C	NHAI Diversion work for Paniyala Alwar-Barodameo Highway(PIU Sohna)	16/Mar/2025	08:00	31/Mar/2025	18:00	NHAI Diversion work for Paniyala -Alwar-Barodameo Highway(PIU Sohna)	PLANNED	Requested	
604	RQ209886	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXXI)-WAGOORA(PG) (NRSS XXXI) CKT-2	D	For AMP of Line Equipments	15/Mar/2025	09:00	15/Mar/2025	18:00	Kindly approve.	PLANNED	Requested	
605	RQ210235	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1	C	41289A Isolator retrofiting work at DTL bawana ss	15/Mar/2025	08:00	17/Mar/2025	18:00	41289A Isolator retrofiting work at DTL bawana ss/Under add-cap-2019-24 for Nathpa—Jhakri Transmission system (NAJH)	PLANNED	Requested	
606	RQ210132	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-BABAI(RS) (NRSS36) CKT-1	D	SD Nature defect rectification work	15/Mar/2025	08:00	15/Mar/2025	18:00	Non auto mode of 400 KV Neemrana Sikar Line Ckt-2	PLANNED	Requested	
607	RQ210131	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-SIKAR (PG) CKT-2	D	for rectification of Shut down defects by Sikar & Neemrana TLM	14/Mar/2025	08:00	14/Mar/2025	18:00	Non auto mode of 400 KV Neemrana Babai Line Ckt-1	PLANNED	Requested	
608	RQ209845	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-CHAMERA_1(NH) (PG) CKT-1	D	Replacement of broken insulators at Loc No. 78.	13/Mar/2025	08:00	13/Mar/2025	18:00	Kindly approve.	PLANNED	Requested	
609	RQ210126	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-2	D	SD Nature defect rectification work & Line Bay AMP Work by Neemrana & AMP, relay testing and scheme checking by Manesar	13/Mar/2025	08:00	13/Mar/2025	18:00	Non auto mode of 400 KV Neemrana manesar Line Ckt-1	PLANNED	Requested	
610	RQ209846	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-KISHENPUR(PG) (PG) CKT-1	D	Non auto mode required for safety purpose.	13/Mar/2025	08:00	13/Mar/2025	18:00	Kindly approve.	PLANNED	Requested	
611	RQ209824	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGLIHAR(K)-KISHENPUR(PG) (PDD JK) CKT-1	D	For AMP of Line Equipments	12/Mar/2025	09:30	12/Mar/2025	17:00	Kindly approve.	PLANNED	Requested	
612	RQ210250	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-3	D	400kv 422 Main Bay Lbb/BUS BAR Relay retrofit and testing work	12/Mar/2025	08:00	12/Mar/2025	18:00	400kv 422 Main Bay Lbb/BUS BAR Relay retrofit and testing work and during this work Meerut line-3 shutdown will be required/under add-cap	PLANNED	Requested	
613	RQ210234	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1	C	41189A Isolator retrofiting work at DTL bawana ss	12/Mar/2025	08:00	14/Mar/2025	18:00	41189A Isolator retrofiting work at DTL bawana ss/Under add-cap-2019-24 for Nathpa—Jhakri Transmission system (NAJH)	PLANNED	Requested	
614	RQ210171	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_CI(NP)-CHITTORGARH(RS) (PG) CKT-1	D	Shutdown defect rectification	12/Mar/2025	08:00	12/Mar/2025	18:00		PLANNED	Requested	
615	RQ210125	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-1	D	SD Nature defect rectification work & Line Bay AMP Work by Neemrana & AMP, relay testing and scheme checking by Manesar	12/Mar/2025	08:00	12/Mar/2025	18:00	Non auto mode of 400 KV Neemrana manesar Line Ckt-2	PLANNED	Requested	
616	RQ210137	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2	D	SD Nature defect rectification work	11/Mar/2025	15:00	11/Mar/2025	23:59	SD Nature defect rectification work	PLANNED	Requested	
617	RQ209867	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-1	D	AR Non auto mode required during Shutdown of Jalandhar-Chamba-2	11/Mar/2025	09:00	11/Mar/2025	18:00	Kindly approve.	PLANNED	Requested	
618	RQ209866	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-2	D	Rectification of SD nature defects in Line & AMP of Line bay equipments	11/Mar/2025	09:00	11/Mar/2025	18:00	Kindly approve.	PLANNED	Requested	
619	RQ210247	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-2	D	400KV 419 Main Bay Lbb/BUS BAR Relay retrofit and testing work	11/Mar/2025	08:00	11/Mar/2025	18:00	400kv 419 Main Bay Lbb/BUS BAR Relay retrofit and testing work and during this work Meerut line-2 shutdown will be required//under add-cap	PLANNED	Requested	
620	RQ210182	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1	D	For Hot line stringing of 400KV M/C Mahranibagh-Narela TL	11/Mar/2025	08:00	17/Mar/2025	20:00	Non Auto Mode for Hot line crossing	PLANNED	Requested	
621	RQ210183	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1	D	For Hot line stringing of 400KV M/C Mahranibagh-Narela TL	11/Mar/2025	08:00	17/Mar/2025	20:00	Non Auto Mode for Hot line crossing	PLANNED	Requested	
622	RQ210710	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-1	D	AR non auto mode required.	11/Mar/2025	08:00	11/Mar/2025	18:00	Kindly approve.	PLANNED	Requested	

623	RQ210709	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-2		D	Rectification of S/D nature defects of the line	11/Mar/2025	08:00	11/Mar/2025	18:00	Kindly approve.	PLANNED	Requested
624	RQ210170	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1		D	Shutdown defect rectification	11/Mar/2025	08:00	11/Mar/2025	18:00		PLANNED	Requested
625	RQ210218	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_III(PG)-JAISALMER(RS) (PRTL) CKT-2		D	For Bay extension works, To avoid induction during movement of machinery, T&P.	10/Mar/2025	15:00	10/Mar/2025	23:00		PLANNED	Requested
626	RQ210206	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-SIKAR_2(PSTL) (PSTL) CKT-1		D	FOR AMP WORK & defect rectification work	10/Mar/2025	09:00	12/Mar/2025	17:30		PLANNED	Requested
627	RQ209870	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-NAKODAR(PSG) (PG) CKT-1		D	Rectification of SD nature defects in Line & AMP of Line bay equipments	10/Mar/2025	09:00	10/Mar/2025	18:00	Kindly approve.	PLANNED	Requested
628	RQ209871	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-DHANANSU(PG) (PG) CKT-1		D	AR Non auto mode required during Shutdown of Jalandhar-Nakodar	10/Mar/2025	09:00	10/Mar/2025	18:00	Kindly approve.	PLANNED	Requested
629	RQ210180	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1		D	For stringing of 400kV M/C Mahranibagh-Narela TL	10/Mar/2025	08:00	10/Mar/2025	20:00	44 to 45	PLANNED	Requested
630	RQ210244	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-2		D	400kV 416 Main Bay Lbb/BUS BAR Relay retrofit and testing work	10/Mar/2025	08:00	10/Mar/2025	18:00	400kV 416 Main Bay Lbb/BUS BAR Relay retrofit and testing work and during this work line shutdown will be required/under add-cap	PLANNED	Requested
631	RQ210181	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1		D	For stringing of 400kV M/C Mahranibagh-Narela TL	10/Mar/2025	08:00	10/Mar/2025	20:00	44 to 45	PLANNED	Requested
632	RQ210707	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-1		D	Rectification of S/D nature defects of the line	10/Mar/2025	08:00	10/Mar/2025	18:00	Kindly approve.	PLANNED	Requested
633	RQ210708	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-2		D	AR non auto mode required.	10/Mar/2025	08:00	10/Mar/2025	18:00	Kindly approve.	PLANNED	Requested
634	RQ210217	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_III(PG)-JAISALMER(RS) (PRTL) CKT-1		D	For Bay extension works, To avoid induction during movement of machinery, T&P.	09/Mar/2025	15:00	09/Mar/2025	23:00		PLANNED	Requested
635	RQ210233	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1		C	41389L isolator retrofitting work at DTL bawana ss	09/Mar/2025	08:00	11/Mar/2025	18:00	41389L isolator retrofitting work at DTL bawana ss/Under add-cap-2019-24 for Nattpga-Jharkri Transmission system (NAJH)	PLANNED	Requested
636	RQ209859	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA(PG)-PATRAN(PATR) (PATRAN) CKT-2		D	S/D Nature Defect Rectification of Tr. Line , Relay setting updation and testing	08/Mar/2025	09:30	08/Mar/2025	18:00	Kindly approve.	PLANNED	Requested
637	RQ209861	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH-PATIALA (PG) CKT-2		D	A/R Non Auto Required	08/Mar/2025	09:30	08/Mar/2025	18:00	Kindly approve.	PLANNED	Requested
638	RQ209860	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA(PG)-PATRAN(PATR) (PATRAN) CKT-1		D	A/R Non Auto Required	08/Mar/2025	09:30	08/Mar/2025	18:00	Kindly approve.	PLANNED	Requested
639	RQ209864	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-1		D	Rectification of SD nature defects in Line & AMP of Line bay equipments	08/Mar/2025	09:00	08/Mar/2025	18:00	Kindly approve.	PLANNED	Requested
640	RQ209833	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-BAGLIHAR(JK) (JKSPDCL) CKT-1		D	Rectification of S/D nature defects of the line	08/Mar/2025	09:00	08/Mar/2025	18:00	Kindly approve.	PLANNED	Requested
641	RQ209865	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-2		D	AR Non auto mode required during Shutdown of Jalandhar-Chamba-1	08/Mar/2025	09:00	08/Mar/2025	18:00	Kindly approve.	PLANNED	Requested
642	RQ209848	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-3		D	Rectification of S/D nature defects of the line	08/Mar/2025	09:00	08/Mar/2025	17:00	Kindly approve.	PLANNED	Requested
643	RQ210705	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT-2		D	Rectification of S/D nature defects of the line	08/Mar/2025	08:00	08/Mar/2025	18:00	Kindly approve.	PLANNED	Requested
644	RQ210706	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT-1		D	AR non auto mode required.	08/Mar/2025	08:00	08/Mar/2025	18:00	Kindly approve.	PLANNED	Requested
645	RQ210216	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH_III(PG) (PRTL) CKT-2		D	For Bay extension works, To avoid induction during movement of machinery, T&P.	07/Mar/2025	15:00	07/Mar/2025	23:00		PLANNED	Requested
646	RQ209857	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA(PG)-PATRAN(PATR) (PATRAN) CKT-2		D	A/R Non Auto Required	07/Mar/2025	09:30	07/Mar/2025	18:00	Kindly approve.	PLANNED	Requested
647	RQ209856	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA(PG)-PATRAN(PATR) (PATRAN) CKT-1		D	S/D Nature Defect Rectification of Tr. Line and Line Bay AMP, Relay setting updation and testing	07/Mar/2025	09:30	07/Mar/2025	18:00	Kindly approve.	PLANNED	Requested
648	RQ209858	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH-PATIALA (PG) CKT-1		D	A/R Non Auto Required	07/Mar/2025	09:30	07/Mar/2025	18:00	Kindly approve.	PLANNED	Requested
649	RQ209851	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANCHKULA-ABDULLAPUR (PG) CKT-2		D	Rectification of S/D nature defects of the line	07/Mar/2025	08:00	07/Mar/2025	18:00	Kindly approve.	PLANNED	Requested
650	RQ209881	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-2		D	AR Non auto mode required for creation of Joint Box	07/Mar/2025	08:00	09/Mar/2025	18:00	Kindly approve.	PLANNED	Requested
651	RQ210240	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH(PG) (DTL) CKT-2		D	For 408 Tie Bay LBB relay retrofit and testing work	07/Mar/2025	08:00	07/Mar/2025	18:00	For 408 Tie Bay LBB relay retrofit and testing work and during this work line shutdown will be required/under add-cap	PLANNED	Requested
652	RQ210215	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH_III(PG) (PRTL) CKT-1		D	For Bay extension works, To avoid induction during movement of machinery, T&P.	06/Mar/2025	15:00	06/Mar/2025	23:00		PLANNED	Requested
653	RQ209832	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEEMRANA(PG) (PG) CKT-1		D	Rectification of S/D nature defects of the line	06/Mar/2025	09:00	06/Mar/2025	18:00	Kindly approve.	PLANNED	Requested

654	RQ209847	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-2		D	Rectification of S/D nature defects of the line	06/Mar/2025	09:00	06/Mar/2025	17:00	Kindly approve.	PLANNED	Requested	
655	RQ210704	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT-2		D	AR non auto mode required.	06/Mar/2025	08:00	06/Mar/2025	18:00	Kindly approve.	PLANNED	Requested	
656	RQ210187	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH(PG) (DTL) CKT-2		D	For Hot line stringing of 400kv M/C Mahranibagh-Narela TL	06/Mar/2025	08:00	10/Mar/2025	20:00	Non Auto Mode for Hot line crossing	PLANNED	Requested	
657	RQ210232	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1		C	41489A Isolator retrofitting work at DTL bawana ss	06/Mar/2025	08:00	08/Mar/2025	18:00	41489A Isolator retrofitting work at DTL bawana ss/Under add-cap-2019-24 for Nathpa—Jhakri Transmission system (NAJH)	PLANNED	Requested	
658	RQ210186	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH(PG) (DTL) CKT-1		D	For Hot line stringing of 400kv M/C Mahranibagh-Narela TL	06/Mar/2025	08:00	10/Mar/2025	20:00	Non Auto Mode for Hot line crossing	PLANNED	Requested	
659	RQ210252	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-4		D	For 426 Tie Bay LBB relay retrofit and testing work	06/Mar/2025	08:00	06/Mar/2025	18:00	For 426 Tie Bay LBB relay retrofit and testing work and during this work Meerut line-4 shutdown will be required/under add-cap	PLANNED	Requested	
660	RQ210703	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT-1		D	Rectification of S/D nature defects of the line	06/Mar/2025	08:00	06/Mar/2025	18:00	Kindly approve.	PLANNED	Requested	
661	RQ209842	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-KISHENPUR(PG) (PG) CKT-1		D	Replacement of broken insulators at Loc No. 271 and Loc No. 237.	06/Mar/2025	08:00	07/Mar/2025	18:00	Kindly approve.	PLANNED	Requested	
662	RQ210134	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-2		D	COE Compliance & Line Bay AMP Work	05/Mar/2025	10:00	05/Mar/2025	15:00		PLANNED	Requested	
663	RQ209830	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_2(NH)-URI_1(NH) (PG) CKT-1		D	Repair of conductor in span 21-22	05/Mar/2025	09:00	05/Mar/2025	18:00	Kindly approve.	PLANNED	Requested	
664	RQ210201	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTS) CKT-2		D	FOR AMP WORK & defect rectification work	05/Mar/2025	09:00	05/Mar/2025	17:30		PLANNED	Requested	
665	RQ210142	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-RISHIKESH(UK) (PG) CKT-1		D	relay retrofitment work	05/Mar/2025	09:00	05/Mar/2025	18:00		PLANNED	Requested	
666	RQ210185	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH(PG) (DTL) CKT-2		D	For stringing of 400kv M/C Mahranibagh-Narela TL	05/Mar/2025	08:00	05/Mar/2025	20:00	8A to 9	PLANNED	Requested	
667	RQ209850	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANCHKULA-ABDULLAPUR (PG) CKT-1		D	Rectification of S/D nature defects of the line	05/Mar/2025	08:00	05/Mar/2025	18:00	Kindly approve.	PLANNED	Requested	
668	RQ210249	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-3		D	For 423 Tie Bay LBB relay retrofit and testing work	05/Mar/2025	08:00	05/Mar/2025	18:00	For 423 Tie Bay LBB relay retrofit and testing work and during this work Meerut line-3 shutdown will be required/under add-cap	PLANNED	Requested	
669	RQ210256	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-2		D	For line bay AMP work	05/Mar/2025	08:00	05/Mar/2025	18:00	For line bay AMP work	PLANNED	Requested	
670	RQ210245	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-1		D	For 423 Tie Bay LBB relay retrofit and testing work	05/Mar/2025	08:00	05/Mar/2025	18:00	For 423 Tie Bay LBB relay retrofit and testing work and during this work Meerut line-1 shutdown will be required//under add-cap	PLANNED	Requested	
671	RQ210155	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(INP)-CHITTORGARH(RS) (PG) CKT-1		D	To attend shutdown nature defects	05/Mar/2025	08:00	06/Mar/2025	18:00	Non auto for 400 kv RAPP-Cankroil, MOST URGENT	PLANNED	Requested	
672	RQ210184	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH(PG) (DTL) CKT-1		D	For stringing of 400kv M/C Mahranibagh-Narela TL	05/Mar/2025	08:00	05/Mar/2025	20:00	8A to 9	PLANNED	Requested	
673	RQ210200	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTS) CKT-1		D	FOR AMP WORK & defect rectification work	04/Mar/2025	09:00	04/Mar/2025	17:30		PLANNED	Requested	
674	RQ209831	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_1(NH)-AMARGARH(NRSS XXX) (NRSS XXX) CKT-2		D	Rectification of S/D nature defects of the line	04/Mar/2025	09:00	04/Mar/2025	18:00	Kindly approve.	PLANNED	Requested	
675	RQ210141	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-MUZAFFARNAGAR(U P) (PTCUL) CKT-1		D	relay retrofitment work	04/Mar/2025	09:00	04/Mar/2025	18:00		PLANNED	Requested	
676	RQ210248	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-2		D	For 420 Tie Bay LBB relay retrofit and testing work	04/Mar/2025	08:00	04/Mar/2025	18:00	For 420 Tie Bay LBB relay retrofit and testing work and during this work Meerut line-2 shutdown will be required/under add-cap	PLANNED	Requested	
677	RQ210255	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-1		D	For line bay AMP work	04/Mar/2025	08:00	04/Mar/2025	18:00	For line bay AMP work	PLANNED	Requested	
678	RQ210241	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-1		D	For 420 Tie Bay LBB relay retrofit and testing work	04/Mar/2025	08:00	04/Mar/2025	18:00	For 420 Tie Bay LBB relay retrofit and testing work and during this work Dadri line-1 shutdown will be required//under add-cap	PLANNED	Requested	
679	RQ209973	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-KANKROIL(PG) (PG) CKT-1		D	For attending S/D nature defects	04/Mar/2025	08:00	04/Mar/2025	18:00	Non Auto of 400 kv RAPP-Kankroil CKT	PLANNED	Requested	

680	RQ210133	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-1	D	COE Compliance & Line Bay AMP Work	03/Mar/2025	10:00	03/Mar/2025	15:00		PLANNED	Requested	
681	RQ210701	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-KAITHAL (PG) CKT-2	D	Rectification of S/D nature defects of the line	03/Mar/2025	08:00	03/Mar/2025	18:00	Kindly approve.	PLANNED	Requested	
682	RQ210702	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-KAITHAL (PG) CKT-1	D	AR non auto mode required.	03/Mar/2025	08:00	03/Mar/2025	18:00	Kindly approve.	PLANNED	Requested	
683	RQ210243	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRRI(MT)-MANDOLA(PG) (PG) CKT-2	D	For 417 Tie Bay LBB relay retrofit and testing work	03/Mar/2025	08:00	03/Mar/2025	18:00	For 417 Tie Bay LBB relay retrofit and testing work and during this work Dadrri line-2 shutdown will be required //under add-cap	PLANNED	Requested	
684	RQ210231	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-BAWANADA(DV) (PG) CKT-1	C	41389A Isolator retrofiting work at DTL bawana ss	03/Mar/2025	08:00	05/Mar/2025	18:00	41389A Isolator retrofiting work at DTL bawana ss/Under add-cap-2019-24 for Nathpa—Jhakri Transmission system (NAJH)	PLANNED	Requested	
685	RQ210080	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-DEEDWANA(MTS) (RS) CKT-1	D	For OPGW installation works - for creation of Repeater of S2-B2, Line-2	03/Mar/2025	08:00	03/Mar/2025	18:00	Shutdown for Joint Box at Crossing location of S2-B2, Line-2	PLANNED	Requested	
686	RQ210254	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH(PG) (DTL) CKT-2	D	For line bay AMP work	02/Mar/2025	08:00	02/Mar/2025	18:00	For line bay AMP work	PLANNED	Requested	
687	RQ210000	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-1	D	Attending Shutdown nature defects & installation of Bird Diverter	01/Mar/2025	15:00	31/Mar/2025	23:00	Non-Auto mode of Other Ckt of line	PLANNED	Requested	
688	RQ210700	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-KAITHAL (PG) CKT-2	D	AR non auto mode required.	01/Mar/2025	08:00	01/Mar/2025	18:00	Kindly approve.	PLANNED	Requested	
689	RQ210699	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-KAITHAL (PG) CKT-1	D	Rectification of S/D nature defects of the line	01/Mar/2025	08:00	01/Mar/2025	18:00	Kindly approve.	PLANNED	Requested	
690	RQ209822	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	C	SD taken for carrying out stringing work of 400KV Kishwar Kishenpur line in span of 5/0 to 6/0 as 400KV Dulhasti Kishenpur 2 CKT 2 is crossing above lines at span No 5-6. SD taken under construction head for stringing of Circuit-2 of 400KV Dulhasti Kishenpur II being executed for evacuation of Power from Pakaldul HEP in Chenab Valley HEPs approved in 2nd meeting of NRST. (MoM_3rd_NRPCTP_19.02.2021_P.29_MOM Page.140)	01/Mar/2025	08:00	06/Mar/2025	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
691	RQ209816	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	C	SD required for carrying out stringing work of 400KV Kishwar Kishenpur line in span of 5/0 to 6/0 as 400KV Dulhasti Kishenpur 2 CKT 2 is crossing above lines at span No 5-6. SD taken under construction head for stringing of Circuit-2 of 400KV Dulhasti Kishenpur II being executed for evacuation of Power from Pakaldul HEP in Chenab Valley HEPs approved in 2nd meeting of NRST. (MoM_3rd_NRPCTP_19.02.2021_P.29_MOM Page.140)	01/Mar/2025	08:00	31/Mar/2025	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
692	RQ209817	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	D	Non auto required for carrying out stringing work of 400KV Kishwar Kishenpur line in span of 5/0 to 6/0 as 400KV Dulhasti Kishenpur 2 CKT 2 is crossing above lines at span No 5-6. SD taken under construction head for stringing of Circuit-2 of 400KV Dulhasti Kishenpur II being executed for evacuation of Power from Pakaldul HEP in Chenab Valley HEPs approved in 2nd meeting of NRST. (MoM_3rd_NRPCTP_19.02.2021_P.29_MOM Page.140)	01/Mar/2025	08:00	31/Mar/2025	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
693	RQ210076	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (DTL) CKT-1	D	For OPGW replacement works from Mundka Gantry to TN-117	01/Mar/2025	08:00	02/Mar/2025	18:00	Non-Auto required for OPGW replacement works	PLANNED	Requested	
694	RQ209972	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-2	D	Polymer insulator replacement and Destrining and stringing of Y Phase conductor in between location no 491-492 by Kankrolli & Bhinmal group	01/Mar/2025	08:00	20/Mar/2025	18:00	Non Auto of 400 KV Kankrolli-Zerda CKT 1, Most Urgent	PLANNED	Requested	
695	RQ210075	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1	D	For OPGW installation works under 'OPGW-02' Package	01/Mar/2025	08:00	31/Mar/2025	18:00	Non-Auto required for OPGW installation works	PLANNED	Requested	
696	RQ209823	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	C	SD taken for carrying out stringing work of 400KV Kishwar Kishenpur line in span of 5/0 to 6/0 as 400KV Dulhasti Kishenpur 2 CKT 2 is crossing above lines at span No 5-6. SD taken under construction head for stringing of Circuit-2 of 400KV Dulhasti Kishenpur II being executed for evacuation of Power from Pakaldul HEP in Chenab Valley HEPs approved in 2nd meeting of NRST. (MoM_3rd_NRPCTP_19.02.2021_P.29_MOM Page.140)	01/Mar/2025	08:00	06/Mar/2025	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
697	RQ210077	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (PG) CKT-2	D	For OPGW replacement works from Mundka Gantry to TN-117	01/Mar/2025	08:00	02/Mar/2025	18:00	Non-Auto required for OPGW replacement works	PLANNED	Requested	

698	RQ210253	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH(PG) (DTL) CKT-1		D	For line bay AMP work	01/Mar/2025	08:00	01/Mar/2025	18:00	For line bay AMP work	PLANNED	Requested	
699	RQ210078	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-DEEDWANA(MTS) (RS) CKT-1		D	For OPGW installation works - for creation of Repeater of S2-B2, Line-2	01/Mar/2025	08:00	31/Mar/2025	18:00	Non-Auto required for OPGW installation works	PLANNED	Requested	
700	RQ210154	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(INP)-KANKROLI(PG) (PG) CKT-1		D	To attend shutdown nature defects by Kota & Kankroli	01/Mar/2025	08:00	02/Mar/2025	18:00	Non auto for 400 kv RAPP-CHITTORGARH & 400 KV CHITTORGARH KANKROLI(PG) MOST URGENT	PLANNED	Requested	
701	RQ210079	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-DEEDWANA(MTS) (RS) CKT-1		D	For OPGW installation works - for creation of Repeater of S2-B2, Line-1	01/Mar/2025	08:00	01/Mar/2025	18:00	Shutdown for Joint Box at Crossing location 82/0 of S2-B2, Line-1	PLANNED	Requested	
702	RQ210121	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRAMANESAR (PG) CKT-1		C	HRIDC diversion work for Infringing Greenfield Haryana Orbital Rail Corridor	01/Mar/2025	08:00	15/Mar/2025	18:00	HRIDC diversion work for Infringing Greenfield Haryana Orbital Rail Corridor	PLANNED	Requested	
703	RQ210210	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1		D	Diamond arrangement for 400 KV D/C Sikar-II-Neemrana transmission line	25/Feb/2025	08:00	28/Feb/2025	18:00	Diamond arrangement	PLANNED	Requested	
704	RQ210855	OCC_228	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)-RAJPURA(PG) (PG) CKT-1	POWERGRID, BBMB	D	Shutdown required for connecting the Jumper to X-7 Bay to Bus-1	29/Mar/2025	08:00	29/Mar/2025	18:00		PLANNED	Requested	
705	RQ209933	OCC_228	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)-RAJPURA(PG) (PG) CKT-1	POWERGRID, BBMB	D	Annual maintenance and protection testing of bay equipments	25/Mar/2025	08:00	25/Mar/2025	18:00	Shutdown required of line, line bay, Tie bay & future bay (Bay-424,423 & 422)	PLANNED	Requested	
706	RQ209928	OCC_228	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-RAJPURA(PG) (PG) CKT-1	POWERGRID, BBMB	D	Annual maintenance and protection testing of bay equipments	24/Mar/2025	08:00	24/Mar/2025	18:00	Shutdown required of line, line bay, Tie bay & future bay (Bay-421,420 & 419)	PLANNED	Requested	
707	RQ210885	OCC_228	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)-RAJPURA(PG) (PG) CKT-1	POWERGRID, BBMB	D	For replacement of Isolator No.425 controlling X-7 Breaker.	20/Mar/2025	08:00	20/Mar/2025	18:00		PLANNED	Requested	
708	RQ209728	OCC_228	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-RATANGARH (RS) CKT-1	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	29/Mar/2025	08:00	29/Mar/2025	18:00		PLANNED	Requested	
709	RQ209748	OCC_228	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-KALISINDH (RS) CKT-2	RRVPNL	D	R&M works e.g.tightening/ replacement of spacers, jumpers	26/Mar/2025	08:00	27/Mar/2025	18:00		PLANNED	Requested	
710	RQ209717	OCC_228	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-RAMGARH (RS) CKT-1	RRVPNL	D	For attend and tightening of jumper , spacer nut bolt & maintenance of line .	24/Mar/2025	16:00	27/Mar/2025	23:00		PLANNED	Requested	
711	RQ209718	OCC_228	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-RAMGARH (RS) CKT-2	RRVPNL	D	For attend and tightening of jumper , spacer nut bolt & maintenance of line .	24/Mar/2025	16:00	27/Mar/2025	23:00		PLANNED	Requested	
712	RQ209747	OCC_228	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-KALISINDH (RS) CKT-1	RRVPNL	D	R&M works e.g.tightening/ replacement of spacers, jumpers	24/Mar/2025	08:00	25/Mar/2025	18:00		PLANNED	Requested	
713	RQ209679	OCC_228	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-HEERAPURA (RS) CKT-2	RRVPNL	D	Testing & Maintenance work of 400 KV side bay Equipments	24/Mar/2025	08:00	24/Mar/2025	18:00		PLANNED	Requested	
714	RQ209675	OCC_228	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-DEEDWANA(MTS) (RS) CKT-1	RRVPNL	D	SD Defects Rectification & Hardware Correction & Tightening Work	22/Mar/2025	16:00	23/Mar/2025	23:00		PLANNED	Requested	
715	RQ209729	OCC_228	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER-BHILWARA (RS) CKT-1	RRVPNL	D	Routine maintenance and testing of associated equipments	21/Mar/2025	08:00	21/Mar/2025	18:00		PLANNED	Requested	
716	RQ209698	OCC_228	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HEERAPURA-HINDAUN (RS) CKT-1	RRVPNL	D	Maintenance work at both end	21/Mar/2025	08:00	21/Mar/2025	18:00		PLANNED	Requested	
717	RQ209685	OCC_228	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-HEERAPURA (RS) CKT-1	RRVPNL	D	Testing & Maintenance work of 400 KV side bay Equipments	20/Mar/2025	08:00	20/Mar/2025	18:00		PLANNED	Requested	
718	RQ209730	OCC_228	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER-BHILWARA (RS) CKT-2	RRVPNL	D	Routine maintenance and testing of associated equipments	20/Mar/2025	08:00	20/Mar/2025	18:00		PLANNED	Requested	
719	RQ209697	OCC_228	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-HEERAPURA (RS) CKT-1	RRVPNL	D	Testing & Maintenance work of 400 KV side bay Equipments	19/Mar/2025	08:00	19/Mar/2025	18:00		PLANNED	Requested	
720	RQ209713	OCC_228	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKANI-GSS PACHPADRA (RS) CKT-1	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	19/Mar/2025	08:00	19/Mar/2025	18:00		PLANNED	Requested	
721	RQ209735	OCC_228	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHILWARA(RS)-CHHABRA(RVUN) (RS) CKT-1	RRVPNL	D	Routine Maintenance and testing	18/Mar/2025	08:00	18/Mar/2025	18:00		PLANNED	Requested	
722	RQ209754	OCC_228	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-CHHABRA SCTPS (RS) CKT-2	RRVPNL	D	For Attending broken OPGW at section A3- Gentry & and other R&M works e.g.tightening of spacers.	18/Mar/2025	08:00	21/Mar/2025	18:00		PLANNED	Requested	
723	RQ209753	OCC_228	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-CHHABRA SCTPS (RS) CKT-1	RRVPNL	D	Quarterly & Half Yearly Maintenance work	17/Mar/2025	08:00	17/Mar/2025	18:00		PLANNED	Requested	
724	RQ209684	OCC_228	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HINDAUN(RS)-CHHABRA(RVUN) (RS) CKT-1	RRVPNL	D	Halfyearly / Yearly Maintenance work	17/Mar/2025	08:00	17/Mar/2025	18:00		PLANNED	Requested	
725	RQ209738	OCC_228	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-2	RRVPNL	D	Planned maintenance at both end alongwith 50 MVAR line reactor at Jodhpur	17/Mar/2025	08:00	17/Mar/2025	18:00		PLANNED	Requested	
726	RQ209726	OCC_228	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-2	RRVPNL	D	Quarterly maintenance of bay equipments .	17/Mar/2025	08:00	17/Mar/2025	18:00		PLANNED	Requested	
727	RQ209734	OCC_228	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARMER(RS)-RAJWEST(RW) (RS) CKT-1	RRVPNL	D	Planned maintenance	15/Mar/2025	08:00	15/Mar/2025	18:00		PLANNED	Requested	
728	RQ209714	OCC_228	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-GSS PACHPADRA (RS) CKT-1	RRVPNL	D	Preventive maintenance	13/Mar/2025	08:00	13/Mar/2025	18:00		PLANNED	Requested	
729	RQ209722	OCC_228	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-KANKANI (RS) CKT-1	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	12/Mar/2025	08:00	12/Mar/2025	18:00		PLANNED	Requested	
730	RQ209721	OCC_228	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHILWARA-CHITTORGARH (RS) CKT-2	RRVPNL	D	Routine maintenance and testing work at both end of associated equipments	11/Mar/2025	08:00	11/Mar/2025	18:00		PLANNED	Requested	
731	RQ209724	OCC_228	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-JODHPUR (RS) CKT-1	RRVPNL	D	Planned maintenance at both end alongwith 50 MVAR line reactor at Jodhpur	11/Mar/2025	08:00	11/Mar/2025	18:00		PLANNED	Requested	
732	RQ209720	OCC_228	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHILWARA-CHITTORGARH (RS) CKT-1	RRVPNL	D	Routine maintenance and testing work of associated equipments at both end	10/Mar/2025	08:00	10/Mar/2025	18:00		PLANNED	Requested	

733	RQ209725	OCC_228	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-1	RRVPNL	D	Quarterly maintenance of bay equipments .	10/Mar/2025	08:00	10/Mar/2025	18:00		PLANNED	Requested
734	RQ209737	OCC_228	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-1	RRVPNL	D	Quarterly Maintenance at both end	10/Mar/2025	08:00	10/Mar/2025	18:00		PLANNED	Requested
735	RQ209745	OCC_228	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	D	Replacement of Suspension B&S Disc Insulators with Silicon Rubber Housed Composite Insulators and other R&M works e.g.tightening of spacers.	10/Mar/2025	08:00	12/Mar/2025	18:00		PLANNED	Requested
736	RQ209716	OCC_228	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKANI-JAISALMER (RS) CKT-2	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	07/Mar/2025	08:00	07/Mar/2025	18:00		PLANNED	Requested
737	RQ209732	OCC_228	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-RAMGARH (RS) CKT-1	RRVPNL	D	Quarterly maintenance	07/Mar/2025	08:00	07/Mar/2025	18:00		PLANNED	Requested
738	RQ209733	OCC_228	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-RAMGARH (RS) CKT-2	RRVPNL	D	Quarterly maintenance	06/Mar/2025	08:00	06/Mar/2025	18:00		PLANNED	Requested
739	RQ209731	OCC_228	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-JODHPUR (RS) CKT-1	RRVPNL	D	Quarterly Preventive Maintenance alongwith 50 MVAR LINE REACTOR OF 400 KV AKAL BAY INSTALLED AT 400 KV GSS RVPN JODHPUR	05/Mar/2025	08:00	05/Mar/2025	18:00		PLANNED	Requested
740	RQ209715	OCC_228	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-2	RRVPNL	D	For rectification of line as per committee (RVPN, NRPC, PGCL) mom held on dated 21.03.2024.	03/Mar/2025	18:00	12/Mar/2025	23:00		PLANNED	Requested
741	RQ209736	OCC_228	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-1	RRVPNL	D	For rectification of line as per committee (RVPN, NRPC, PGCL) mom held on dated 21.03.2024.	03/Mar/2025	18:00	12/Mar/2025	23:00		PLANNED	Requested
742	RQ209674	OCC_228	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-DEEDWAN(MTS) (RS) CKT-1	RRVPNL	D	SD Defects Rectification & Hardware Correction & Tightening Work	03/Mar/2025	16:00	04/Mar/2025	23:00		PLANNED	Requested
743	RQ209723	OCC_228	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-KANKANI (RS) CKT-1	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	03/Mar/2025	08:00	03/Mar/2025	18:00		PLANNED	Requested
744	RQ209746	OCC_228	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2	RRVPNL	D	Replacement of Suspension B&S Disc Insulators with Silicon Rubber Housed Composite Insulators and other R&M works e.g.tightening of spacers.	03/Mar/2025	08:00	07/Mar/2025	18:00		PLANNED	Requested
745	RQ209755	OCC_228	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-JODHPUR (RS) CKT-1	RRVPNL	C	For work of Shifting / Height raising of 400KV Jodhpur -Bhadla Line at Jodhpur Ring road project Of NHAI	01/Mar/2025	08:00	10/Mar/2025	18:00		PLANNED	Requested
746	RQ209676	OCC_228	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH SCTPS(RVUN)-BIKANER(RS) (RS) CKT-2	RRVPNL	D	Spacer Correction, SD Defects Rectification & Hardware Correction & Tightening Work	01/Mar/2025	08:00	02/Mar/2025	18:00		PLANNED	Requested
747	RQ209756	OCC_228	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-MERTA (RS) CKT-1	RRVPNL	C	For work of Shifting / Height raising of 400KV Jodhpur -Bhadla Line at Jodhpur Ring road project Of NHAI	01/Mar/2025	08:00	10/Mar/2025	18:00		PLANNED	Requested
748	RQ209939	OCC_228	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	28/Mar/2025	08:00	28/Mar/2025	18:00		PLANNED	Requested
749	RQ209937	OCC_228	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2	PSTCL	D	For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	27/Mar/2025	08:00	27/Mar/2025	18:00		PLANNED	Requested
750	RQ209936	OCC_228	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	26/Mar/2025	08:00	26/Mar/2025	18:00		PLANNED	Requested
751	RQ209935	OCC_228	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2	PSTCL	D	General maintenance, Jumper Tightening,Disc cleaning and tree trimming.	25/Mar/2025	08:00	25/Mar/2025	18:00		PLANNED	Requested
752	RQ209927	OCC_228	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2	PSTCL	D	For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	24/Mar/2025	08:00	24/Mar/2025	18:00		PLANNED	Requested
753	RQ209942	OCC_228	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	PSTCL	D	For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	21/Mar/2025	08:00	21/Mar/2025	18:00		PLANNED	Requested
754	RQ209926	OCC_228	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MOGA(PG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	21/Mar/2025	08:00	21/Mar/2025	18:00		PLANNED	Requested
755	RQ210377	OCC_228	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BEHMAN JASSA SINGH (PS)-HMEI (PS) (PSTCL) CKT-1	PSTCL	D	Periodical Testing by Protection Team	18/Mar/2025	08:00	18/Mar/2025	18:00		PLANNED	Requested
756	RQ209643	OCC_228	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2	PSTCL	D	General maintenance, Jumper Tightening,Disc cleaning and tree trimming.	18/Mar/2025	08:00	18/Mar/2025	18:00		PLANNED	Requested
757	RQ209637	OCC_228	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	PSTCL	D	For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	17/Mar/2025	08:00	17/Mar/2025	18:00		PLANNED	Requested
758	RQ209638	OCC_228	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MOGA(PG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	17/Mar/2025	08:00	17/Mar/2025	18:00		PLANNED	Requested
759	RQ210375	OCC_228	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BEHMAN JASSA SINGH (PS)-HMEI (PS) (PSTCL) CKT-2	PSTCL	D	Periodical Testing by Protection Team	13/Mar/2025	08:00	13/Mar/2025	18:00		PLANNED	Requested
760	RQ209636	OCC_228	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	13/Mar/2025	08:00	13/Mar/2025	18:00		PLANNED	Requested
761	RQ209634	OCC_228	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-2	PSTCL	D	For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	13/Mar/2025	08:00	13/Mar/2025	18:00		PLANNED	Requested
762	RQ209633	OCC_228	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2	PSTCL	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 201 to 210.	12/Mar/2025	08:00	12/Mar/2025	18:00		PLANNED	Requested
763	RQ209622	OCC_228	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1	PSTCL	D	General maintenance, Jumper Tightening,Disc cleaning and tree trimming.	11/Mar/2025	08:00	11/Mar/2025	18:00		PLANNED	Requested

764	RQ210373	OCC_228	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BEHMAN JASSA SINGH (PS)-TALWANDI SABOO(PSTCL) CKT-1	PSTCL	D	Periodical Testing by Protection Team	11/Mar/2025	08:00	11/Mar/2025	18:00			PLANNED	Requested
765	RQ209591	OCC_228	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2	PSTCL	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 187 to 200.	11/Mar/2025	08:00	11/Mar/2025	18:00			PLANNED	Requested
766	RQ209589	OCC_228	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSTCL)-MUKTSAR(PS) (PS) CKT-2	PSTCL	D	For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	11/Mar/2025	08:00	11/Mar/2025	18:00			PLANNED	Requested
767	RQ209587	OCC_228	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-2	PSTCL	D	Jumper checking/Tightening of dead end towers, Tree trimming and other maintenance work of line	10/Mar/2025	08:00	10/Mar/2025	18:00			PLANNED	Requested
768	RQ209588	OCC_228	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2	PSTCL	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 171 to 186.	10/Mar/2025	08:00	10/Mar/2025	18:00			PLANNED	Requested
769	RQ209585	OCC_228	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	10/Mar/2025	08:00	10/Mar/2025	18:00			PLANNED	Requested
770	RQ209581	OCC_228	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2	PSTCL	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 151 to 170.	08/Mar/2025	08:00	08/Mar/2025	18:00			PLANNED	Requested
771	RQ209579	OCC_228	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-2	PSTCL	D	Annual maintenance and protection testing of bay equipments	07/Mar/2025	08:00	07/Mar/2025	18:00			PLANNED	Requested
772	RQ209580	OCC_228	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2	PSTCL	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 135 to 150.	07/Mar/2025	08:00	07/Mar/2025	18:00			PLANNED	Requested
773	RQ209578	OCC_228	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2	PSTCL	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 120 to 134.	06/Mar/2025	08:00	06/Mar/2025	18:00			PLANNED	Requested
774	RQ209576	OCC_228	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-2	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	06/Mar/2025	08:00	06/Mar/2025	18:00			PLANNED	Requested
775	RQ209575	OCC_228	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSTCL)-MUKTSAR(PS) (PS) CKT-2	PSTCL	D	General Maintenance/ Jumper Tightening	06/Mar/2025	08:00	08/Mar/2025	18:00			PLANNED	Requested
776	RQ210372	OCC_228	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BEHMAN JASSA SINGH (PS)-MOGA(PSTCL) CKT-1	PSTCL	D	Periodical Testing by Protection Team	06/Mar/2025	08:00	06/Mar/2025	18:00			PLANNED	Requested
777	RQ209574	OCC_228	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2	PSTCL	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 201 to 215.	05/Mar/2025	08:00	05/Mar/2025	18:00			PLANNED	Requested
778	RQ210369	OCC_228	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-RAJPURA(PS) (PS) CKT-2	PSTCL	D	Annual maintenance and protection testing of bay equipments	05/Mar/2025	08:00	06/Mar/2025	18:00			PLANNED	Requested
779	RQ209572	OCC_228	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1	PSTCL	D	General maintenance, Jumper Tightening, Disc cleaning and tree trimming.	04/Mar/2025	08:00	04/Mar/2025	18:00			PLANNED	Requested
780	RQ209570	OCC_228	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 184 to 200.	04/Mar/2025	08:00	04/Mar/2025	18:00			PLANNED	Requested
781	RQ209565	OCC_228	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSTCL)-MUKTSAR(PS) (PS) CKT-1	PSTCL	D	General Maintenance/ Jumper Tightening	03/Mar/2025	08:00	05/Mar/2025	18:00			PLANNED	Requested
782	RQ210368	OCC_228	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-RAJPURA(PS) (PS) CKT-1	PSTCL	D	Annual maintenance and protection testing of bay equipments	03/Mar/2025	08:00	04/Mar/2025	18:00			PLANNED	Requested
783	RQ209567	OCC_228	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 163 to 183.	03/Mar/2025	08:00	03/Mar/2025	18:00			PLANNED	Requested
784	RQ209566	OCC_228	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSTCL)-DHURI(PS) (PS) CKT-2	PSTCL	D	Jumper checking/Tightening of dead end towers, Tree trimming and other maintenance work of line	03/Mar/2025	08:00	04/Mar/2025	18:00			PLANNED	Requested
785	RQ209564	OCC_228	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	02/Mar/2025	08:00	02/Mar/2025	18:00			PLANNED	Requested
786	RQ209563	OCC_228	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 143 to 162.	01/Mar/2025	08:00	01/Mar/2025	18:00			PLANNED	Requested
787	RQ210988	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-2	APCPL	D	for stringing of 765 kv D/C Khetri-Narela transmission line.	28/Mar/2025	06:00	30/Mar/2025	18:00			PLANNED	Requested
788	RQ210987	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-1	APCPL	D	for stringing of 765 kv D/C Khetri-Narela transmission line.	28/Mar/2025	06:00	30/Mar/2025	18:00			PLANNED	Requested
789	RQ210949	OCC_228	indigrd_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH(PG)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,POWE RGRID	C	Replacement of Damaged tower due to Force Majeure Event.	27/Mar/2025	08:00	05/Apr/2025	20:00			PLANNED	Requested
790	RQ209672	OCC_228	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABAI(RS)-BHIWANI(PG) (NRSS36) CKT-2	NRSS36	D	Half Yearly maintenance and testing of equipments	27/Mar/2025	08:00	27/Mar/2025	18:00			PLANNED	Requested
791	RQ209671	OCC_228	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABAI(RS)-BHIWANI(PG) (NRSS36) CKT-1	NRSS36	D	Half Yearly maintenance and testing of equipments	21/Mar/2025	08:00	21/Mar/2025	18:00			PLANNED	Requested
792	RQ209932	OCC_228	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-ROPAR(PSTCL) (PKTCL) CKT-1	PKTCL	D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 1 to 5	25/Mar/2025	08:00	25/Mar/2025	18:00			PLANNED	Requested
793	RQ209923	OCC_228	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROPAR(PSTCL) LUDHIANA(PG) (PKTCL) CKT-1	PKTCL	D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 1 to 5	20/Mar/2025	08:00	20/Mar/2025	18:00			PLANNED	Requested

794	RQ210633	OCC_228	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-ROPAR(PSTCL) (PKTCL) CKT-1	PKTCL	C	Ropar line main breaker (Bay-13) major OH works.	17/Mar/2025	08:00	29/Mar/2025	19:00		PLANNED	Requested	
795	RQ209901	OCC_228	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	To attend the drone inspection observation and repairing of worn out conductor.	24/Mar/2025	10:00	24/Mar/2025	17:00		PLANNED	Requested	
796	RQ209900	OCC_228	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	To attend the drone inspection observation.	20/Mar/2025	10:00	20/Mar/2025	17:00		PLANNED	Requested	
797	RQ209894	OCC_228	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	For Providing suspension Polymer String on Tower No -187	20/Mar/2025	09:00	20/Mar/2025	17:00		PLANNED	Requested	
798	RQ209899	OCC_228	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	To attend the drone inspection observation and repairing of worn out conductor.	17/Mar/2025	10:00	17/Mar/2025	17:00		PLANNED	Requested	
799	RQ209897	OCC_228	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-2	HVPNL	D	For replacement of defective PLCC Protection Coupler Channel-1 & 2 (Make - BPL) With New ZIV Make - PLCC Protection Coupler both ends on daily basis & Half Yearly Mtc. Of line	17/Mar/2025	09:00	18/Mar/2025	17:00		PLANNED	Requested	
800	RQ210575	OCC_228	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JINDI(PG)-KIRORI(HV) (HVPNL) CKT-2	HVPNL	D	For maintenance of 400KV Breaker	16/Mar/2025	10:00	16/Mar/2025	17:00		PLANNED	Requested	
801	RQ210574	OCC_228	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JINDI(PG)-KIRORI(HV) (HVPNL) CKT-1	HVPNL	D	For maintenance of 400KV Breaker	15/Mar/2025	10:00	15/Mar/2025	17:00		PLANNED	Requested	
802	RQ210986	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-2	HVPNL	D	for stringing of 765 kv D/C Khetri-Narela transmission line.	13/Mar/2025	06:00	15/Mar/2025	18:00		PLANNED	Requested	
803	RQ210985	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-1	HVPNL	D	for stringing of 765 kv D/C Khetri-Narela transmission line.	13/Mar/2025	06:00	15/Mar/2025	18:00		PLANNED	Requested	
804	RQ209898	OCC_228	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	To attend the drone inspection observation.	10/Mar/2025	10:00	10/Mar/2025	17:00		PLANNED	Requested	
805	RQ209896	OCC_228	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-1	HVPNL	D	For replacement of defective PLCC Protection Coupler Channel-1 & 2 (Make - BPL) With New ZIV Make - PLCC Protection Coupler both ends on daily basis & Half Yearly Mtc. Of line	10/Mar/2025	09:00	11/Mar/2025	17:00		PLANNED	Requested	
806	RQ210571	OCC_228	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-KIRORI(HV) (HV) CKT-2	HVPNL	D	Checking and inspecting of tripping coils/Mechanism	08/Mar/2025	10:00	08/Mar/2025	17:00		PLANNED	Requested	
807	RQ210570	OCC_228	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-KIRORI(HV) (HV) CKT-1	HVPNL	D	Checking and inspecting of tripping coils/Mechanism	07/Mar/2025	10:00	07/Mar/2025	17:00		PLANNED	Requested	
808	RQ209893	OCC_228	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-DAULATABAD(HV) (HV) CKT-2	HVPNL	D	For Half Yearly Mtc. Of line	07/Mar/2025	09:00	07/Mar/2025	17:00		PLANNED	Requested	
809	RQ209892	OCC_228	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-DAULATABAD(HV) (HV) CKT-1	HVPNL	D	For Providing suspension Polymer String on Tower No - 54,55 &56 on daily basis & Half Yearly Mtc. Of line	03/Mar/2025	09:00	05/Mar/2025	17:00		PLANNED	Requested	
810	RQ209470	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SULTANPUR(UP)-MOHANLALGANJ (PGYTL) (PGYTL) CKT-1	UPPTCL,PGYTL	C	* Preventive Maintenance of Bay at 400KV S/S Sultanpur	24/Mar/2025	10:00	24/Mar/2025	16:00		PLANNED	Requested	
811	RQ209686	OCC_228	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEERANA(PG)-BABAI(RS) (NRSS36) CKT-1	POWERGRID, NRSS36	D	Half Yearly maintenance and testing of equipments	20/Mar/2025	08:00	20/Mar/2025	18:00		PLANNED	Requested	
812	RQ209680	OCC_228	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-BABAI(RS) (NRSS36) CKT-1	POWERGRID, NRSS36	D	Half Yearly maintenance and testing of equipments	07/Mar/2025	08:00	07/Mar/2025	18:00		PLANNED	Requested	
813	RQ210983	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEERANA(PG)-DHANODA(HV) (GPTL) CKT-2	GPTL	D	stringing work	20/Mar/2025	06:00	22/Mar/2025	18:00		PLANNED	Requested	
814	RQ210982	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEERANA(PG)-DHANODA(HV) (GPTL) CKT-1	GPTL	D	stringing work	20/Mar/2025	06:00	22/Mar/2025	18:00		PLANNED	Requested	
815	RQ209929	OCC_228	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-1	JPL,HBPCL	D	Cutting of trees in between tower span 52 - 53 below CKT-1 from KW - NJ.	19/Mar/2025	09:00	20/Mar/2025	18:00		PLANNED	Requested	
816	RQ209930	OCC_228	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-2	JPL,HBPCL	D	Cutting of trees in between tower span 52 - 53 below CKT-2 from KW - NJ.	19/Mar/2025	09:00	20/Mar/2025	18:00		PLANNED	Requested	
817	RQ210859	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-UNCHAHAR(NTB) (PUTL) CKT-2	PUTL	C	DIVERSION WORK OF 400KV UNCHAHAR-FATEHPUR CIRCUIT-2 FOR NHAI ROAD CROSSING RAEBAREILY-ALLAHABAD	19/Mar/2025	08:00	28/Mar/2025	18:00		PLANNED	Requested	
818	RQ210858	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-UNCHAHAR(NTB) (PUTL) CKT-1	PUTL	C	DIVERSION WORK OF 400KV UNCHAHAR-FATEHPUR CIRCUIT-1 FOR NHAI ROAD CROSSING RAEBAREILY-ALLAHABAD	19/Mar/2025	08:00	28/Mar/2025	18:00		PLANNED	Requested	
819	RQ210693	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-UNCHAHAR(NTB) (PUTL) CKT-2	PUTL	D	AMP WORK	12/Mar/2025	08:30	12/Mar/2025	18:00		PLANNED	Requested	
820	RQ210692	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-UNCHAHAR(NTB) (PUTL) CKT-1	PUTL	D	AMP WORK	10/Mar/2025	08:30	10/Mar/2025	18:00		PLANNED	Requested	
821	RQ209420	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA(UPC)-NAWADA(HV) (PG) CKT-1	POWERGRID, UPPTCL	C	* Routine testing will be done of 400 kv Nawada line during this shutdown period.	18/Mar/2025	10:00	18/Mar/2025	15:00		PLANNED	Requested	
822	RQ210800	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-BASTI(UP) (PG) CKT-2	POWERGRID, UPPTCL	D	AMP of Line Bay equipments at Gorakhpur	11/Mar/2025	09:00	11/Mar/2025	17:00		PLANNED	Requested	
823	RQ209449	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADR(NT)-GR.NOIDA(UPC) (PG) CKT-1	POWERGRID, UPPTCL	C	Routine testing will be done of 400 kv Dadr line during this shutdown period.	07/Mar/2025	10:00	07/Mar/2025	15:00		PLANNED	Requested	

824	RQ209644	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-JEHTA_HARDOI ROAD (UP) (PG) CKT-2	POWERGRID, UPPTCL	C	* Shutdown of 400 KV Jehta-PGCIL Line 2 for BCU rectification work	05/Mar/2025	10:00	05/Mar/2025	17:00		PLANNED	Requested
825	RQ209642	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO(UP)-JEHTA_HARDOI ROAD (UP) (PG) CKT-1	POWERGRID, UPPTCL	C	* Shutdown of 400 kv Jehta-Unnao Line 1 for BCU rectification work	04/Mar/2025	10:00	04/Mar/2025	17:00		PLANNED	Requested
826	RQ210847	OCC_228	phlt_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KALA AMB(FBTL)-WANGTO_GIS(HP) (HPPTCL) CKT-1	PKATL,HPPTC L,JPL	D	For replacement of damaged insulators at Tower no. 47	18/Mar/2025	10:00	18/Mar/2025	16:00	For replacement of damaged insulators at Tower no. 47	PLANNED	Requested
827	RQ210561	OCC_228	slidchp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KALA AMB(PKTL)-WANGTO_GIS(HP) (HPPTCL) CKT-1	PKATL,HPPTC L,JPL	D	Periodical testing	06/Mar/2025	09:00	06/Mar/2025	17:00		PLANNED	Requested
828	RQ209694	OCC_228	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALWAR(ATIL)-HINDAUN(RS) (ATIL) CKT-1	ATSL	D	SD Defects Rectification & Hardware Correction & Tightening Work at Awar end and Halfyearly / Yearly Maintenance work at Alwar end	18/Mar/2025	08:00	20/Mar/2025	18:00		PLANNED	Requested
829	RQ210722	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS(PG)-GHATAMPUR_TPS(UP) (GTL) CKT-2	GTL	D	AMP WORK	13/Mar/2025	09:00	13/Mar/2025	18:00		PLANNED	Requested
830	RQ210721	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS(PG)-GHATAMPUR_TPS(UP) (GTL) CKT-1	GTL	D	AMP WORK	11/Mar/2025	10:00	11/Mar/2025	18:00		PLANNED	Requested
831	RQ210560	OCC_228	slidchp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV WANGTO_GIS(HP)-SORANG(GREENKO) (GREENKO) CKT-1	HPPTCL,JPL,G REENKO	D	Periodical testing	10/Mar/2025	09:00	10/Mar/2025	17:00		PLANNED	Requested
832	RQ210562	OCC_228	slidchp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KARCHAM WANGTOO(SW)-WANGTO_GIS(HP) (HPPTCL) CKT-1	HPPTCL,JPL	D	Periodical testing	09/Mar/2025	09:00	09/Mar/2025	17:00		PLANNED	Requested
833	RQ210563	OCC_228	slidchp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KARCHAM WANGTOO(SW)-WANGTO_GIS(HP) (HPPTCL) CKT-2	HPPTCL,JPL	D	Periodical testing	04/Mar/2025	09:00	04/Mar/2025	17:00		PLANNED	Requested
834	RQ209593	OCC_228	slidck_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGLIHAR(JK)-KISHENPUR(PG) (PDD JK) CKT-1	PDD JK	D	Preventive maintainance	07/Mar/2025	08:00	10/Mar/2025	17:00	No Load will be curtailed. Load will be met from alternate circuit	PLANNED	Requested
835	RQ209594	OCC_228	slidck_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGLIHAR(JK)-KISHENPUR(PG) (PDD JK) CKT-2	PDD JK	D	Preventive maintainance	03/Mar/2025	08:00	06/Mar/2025	17:00	No Load will be curtailed. Load will be met from alternate circuit	PLANNED	Requested
836	RQ210775	OCC_228	sekura_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MALERKOTLA(PG) (SEKURA) CKT-2	SEKURA	D	For attending shutdown type observation such as tightening/fixing of N&B for Jumper, Hardware Fittings & Accessories etc.	06/Mar/2025	09:30	06/Mar/2025	18:30		PLANNED	Requested
837	RQ210774	OCC_228	sekura_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MALERKOTLA(PG) (SEKURA) CKT-1	SEKURA	D	For attending shutdown type observation such as tightening/fixing of N&B for Jumper, Hardware Fittings & Accessories etc.	05/Mar/2025	09:30	05/Mar/2025	18:30		PLANNED	Requested
838	RQ210522	OCC_228	slidcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA-MUNDKA (DV) CKT-1	DTL	D	For Replacement of B Phase Bolted clamp at Bawana s/stn Gantry	05/Mar/2025	07:00	05/Mar/2025	10:00		PLANNED	Requested
839	RQ209468	OCC_228	slidck_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH(PG)-BAGLIHAR(JK) (JKSPDCL) CKT-1	POWERGRID, JKSPDCL	C	Implementation of the 400 KV Tie Breaker Scheme at BHEP-II Pot Head Yard.	01/Mar/2025	08:00	30/Mar/2025	17:00	This project involves excavation for gantry structure foundations and other associated systems, erection of GIS Bays, cable laying, and LCU installation through the BHEP-II cable tunnel. These activities are critical and require a continuous shutdown to ensure the safety and security of personnel and equipment, as well as the safe execution of the work.	PLANNED	Requested
840	RQ209464	OCC_228	slidck_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGLIHAR(JK)-KISHENPUR(PG) (JKSPDCL) CKT-3	POWERGRID, JKSPDCL	C	Implementation of the 400 KV Tie Breaker Scheme at BHEP-II Pot Head Yard.	01/Mar/2025	08:00	30/Mar/2025	17:00	This project involves excavation for gantry structure foundations and other associated systems, erection of GIS Bays, cable laying, and LCU installation through the BHEP-II cable tunnel. These activities are critical and require a continuous shutdown to ensure the safety and security of personnel and equipment, as well as the safe execution of the work.	PLANNED	Requested
841	RQ210625	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH(PG) (DTL) CKT-1	POWERGRID, DTL	D	For erection of 0/0 QD+25 tower erection of 400 KV M/C Maharanibagh Narela line at LULO point	01/Mar/2025	08:00	10/Mar/2025	18:00		PLANNED	Requested
842	RQ209195	OCC_228	apl_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1	POWERGRID, FBTL	D	Live Line Earth Wire Replacement with OPGW for CKT-1 - AR-MODE-OFF	01/Mar/2025	08:00	31/Mar/2025	18:00	AR-MODE-OFF	PLANNED	Requested
843	RQ209710	OCC_228	ntpcos_sd	BUS	400KV BUS 2 AT RIHAND(NT)	NTPC	D	Isolator 1089 repalcement work 400KV stage-1 Rihand	31/Mar/2025	08:00	31/Mar/2025	18:00	PO is expiring soon. shutdown is for completion of work	PLANNED	Requested
844	RQ210685	OCC_228	ntpcos_sd	BUS	400KV BUS 2 AT SINGRAULI(NT)	NTPC	C	GEN-04 ISOLATOR REPLACEMENT	27/Mar/2025	08:00	30/Mar/2025	18:00	BUS-02 ISOLATOR REPLACEMENT	PLANNED	Requested
845	RQ209709	OCC_228	ntpcos_sd	BUS	400KV BUS 2 AT RIHAND(NT)	NTPC	D	Isolator 789 repalcement work 400KV stage-1 Rihand	26/Mar/2025	08:00	26/Mar/2025	18:00	PO is expiring soon. shutdown is for completion of work	PLANNED	Requested
846	RQ210684	OCC_228	ntpcos_sd	BUS	400KV BUS 1 AT SINGRAULI(NT)	NTPC	C	GEN-04 ISOLATOR REPLACEMENT	24/Mar/2025	08:00	26/Mar/2025	18:00	SHUTDOWN REQUIRED	PLANNED	Requested

847	RQ209781	OCC_228	singrauli_sd	BUS	400KV BUS 2 AT SINGRAULI(NT)	NTPC	C	ICT2 ISOLATOR REPLACEMENT	06/Mar/2025	08:00	09/Mar/2025	18:00	SHUTDOWN REQUIRED	PLANNED	Requested	
848	RQ209780	OCC_228	singrauli_sd	BUS	400KV BUS 1 AT SINGRAULI(NT)	NTPC	C	ISOLATOR REPLACEMENT OF ICT-1	03/Mar/2025	08:00	05/Mar/2025	18:00	SHUTDOWN REQUIRED	PLANNED	Requested	
849	RQ210616	OCC_228	cpcc3_sd	BUS	400KV BUS 1 AT GORAKHPUR(PG)	POWERGRID	D	GIS Bay extension work erection work & HV Test at Gorakhpur.	30/Mar/2025	09:00	30/Mar/2025	18:00		PLANNED	Requested	
850	RQ210612	OCC_228	cpcc3_sd	BUS	400KV AGRA(PG) - BUS 2	POWERGRID	D	AMP work at bus 2B	26/Mar/2025	09:00	26/Mar/2025	17:30		PLANNED	Requested	
851	RQ210557	OCC_228	cpcc3_sd	BUS	400KV BUS 2 AT ALLAHABAD(PG)	POWERGRID	C	Bus Bar relay retrofiting	24/Mar/2025	09:00	30/Mar/2025	18:00		PLANNED	Requested	
852	RQ210607	OCC_228	cpcc3_sd	BUS	400KV AGRA(PG) - BUS 1	POWERGRID	D	AMP work at bus 1B	24/Mar/2025	09:00	24/Mar/2025	17:30		PLANNED	Requested	
853	RQ210621	OCC_228	cpcc3_sd	BUS	400KV BUS 1 AT GORAKHPUR(PG)	POWERGRID	D	GIS Bay extension work erection work at Gorakhpur	18/Mar/2025	09:00	18/Mar/2025	20:00		PLANNED	Requested	
854	RQ210498	OCC_228	cpcc3_sd	BUS	400KV BUS 1 AT ALLAHABAD(PG)	POWERGRID	C	Bus bar relay retrofiting works	16/Mar/2025	09:00	23/Mar/2025	18:00		PLANNED	Requested	
855	RQ210950	OCC_228	cpcc1_sd	BUS	400KV BUS 1 AT AJMER(PG)	POWERGRID	D	For AMP work	07/Mar/2025	11:00	07/Mar/2025	18:00		PLANNED	Requested	
856	RQ210580	OCC_228	cpcc3_sd	BUS	400KV BUS 2 AT LUCKNOW_1(PG)	POWERGRID	D	AMP WORK	06/Mar/2025	10:00	06/Mar/2025	18:00		PLANNED	Requested	
857	RQ210820	OCC_228	cpcc3_sd	BUS	400KV AGRA(PG) - BUS 2	POWERGRID	D	AMP OF 400KV BUS-II	06/Mar/2025	09:00	06/Mar/2025	18:00		PLANNED	Requested	
858	RQ209917	OCC_228	cpcc2_sd	BUS	400KV BUS 2 AT ABDULLAPUR(PG)	POWERGRID	C	AMP Work of 400 KV WEST BUS 1B	06/Mar/2025	09:00	07/Mar/2025	18:00	kindly approve	PLANNED	Requested	
859	RQ210929	OCC_228	cpcc3_sd	BUS	400KV BUS 2 AT LUCKNOW_2(PG)	POWERGRID	D	AMP WORK	06/Mar/2025	08:00	06/Mar/2025	18:00		PLANNED	Requested	
860	RQ210374	OCC_228	cpcc3_sd	BUS	400KV BUS 2 AT SHAHJAHANPUR(PG)	POWERGRID	D	AMP WORK	05/Mar/2025	09:00	05/Mar/2025	18:00		PLANNED	Requested	
861	RQ210831	OCC_228	cpcc3_sd	BUS	400KV BUS 1 AT LUCKNOW_1(PG)	POWERGRID	D	AMP OF 400KV BUS-I	04/Mar/2025	09:00	04/Mar/2025	18:00		PLANNED	Requested	
862	RQ210378	OCC_228	cpcc3_sd	BUS	400KV BUS 1 AT SHAHJAHANPUR(PG)	POWERGRID	D	AMP WORK	04/Mar/2025	09:00	04/Mar/2025	18:00		PLANNED	Requested	
863	RQ210928	OCC_228	cpcc3_sd	BUS	400KV BUS 1 AT LUCKNOW_2(PG)	POWERGRID	D	AMP WORK	04/Mar/2025	08:00	04/Mar/2025	18:00		PLANNED	Requested	
864	RQ210381	OCC_228	cpcc3_sd	BUS	400 KV VINDHYACHAL- WEST(PG) - BUS 1	POWERGRID	C	AMP Work of 400 KV WEST BUS 1B	03/Mar/2025	09:00	06/Mar/2025	18:00		PLANNED	Requested	
865	RQ210576	OCC_228	cpcc3_sd	BUS	400KV BUS 1 AT LUCKNOW_1(PG)	POWERGRID	D	AMP WORK	03/Mar/2025	09:00	03/Mar/2025	18:00		PLANNED	Requested	
866	RQ210379	OCC_228	cpcc3_sd	BUS	400 KV VINDHYACHAL- NORTH(PG) - BUS 1	POWERGRID	C	AMP Work of 400 KV WEST BUS 1B	03/Mar/2025	09:00	06/Mar/2025	18:00		PLANNED	Requested	
867	RQ209916	OCC_228	cpcc2_sd	BUS	400KV BUS 1 AT ABDULLAPUR(PG)	POWERGRID	C	AMP Work of 400 KV WEST BUS 1B	03/Mar/2025	09:00	04/Mar/2025	18:00	kindly approve	PLANNED	Requested	
868	RQ210564	OCC_228	cpcc3_sd	BUS	400KV BUS 1 AT ALLAHABAD(PG)	POWERGRID	C	Bus bar relay retrofiting works	01/Mar/2025	09:00	07/Mar/2025	18:00		PLANNED	Requested	
869	RQ210977	OCC_228	cpcc1_sd	BUS	400KV BUS 2 AT HISSAR(PG)	POWERGRID	C	for retrofiting of isolators in ADD CAP BLOCK 19-24 at powergrid hisar	01/Mar/2025	08:00	08/Mar/2025	18:00	shutdown shall be availed multiple times	PLANNED	Requested	
870	RQ210976	OCC_228	cpcc1_sd	BUS	400KV BUS 1 AT HISSAR(PG)	POWERGRID	C	for retrofiting of isolators in ADD CAP BLOCK 19-24 at powergrid hisar	01/Mar/2025	08:00	08/Mar/2025	18:00	shutdown shall be availed multiple times	PLANNED	Requested	
871	RQ209482	OCC_228	stuup_sd	BUS	400KV BUS 1 AT PANKI(UP)	UPPTCL	C	* SHUTDOWN OF 400KV MAIN BUS-I FOR STRINGING OF 220KV JACK BUS TWIN MOOSE CONDUCTOR OF 315MVA ICT-II	29/Mar/2025	10:00	30/Mar/2025	17:00		PLANNED	Requested	
872	RQ209202	OCC_228	stuup_sd	BUS	400KV BUS 2 AT ALIGARH(UP)	UPPTCL	D	Testing & Maintenance of Bus	24/Mar/2025	08:00	24/Mar/2025	18:00	Bay no. 403, 406, 409,412,415, 418, 421, 424	PLANNED	Requested	
873	RQ209481	OCC_228	stuup_sd	BUS	400KV BUS 1 AT PANKI(UP)	UPPTCL	C	* SHUTDOWN OF 400KV MAIN BUS-I FOR STRINGING OF 220KV JACK BUS TWIN MOOSE CONDUCTOR OF 500MVA ICT-I	22/Mar/2025	10:00	23/Mar/2025	17:00		PLANNED	Requested	
874	RQ209521	OCC_228	stuup_sd	BUS	400KV BUS 1 AT ANPARA(UP)	UPPTCL	D	For maintenance of BUS Isolator of ICT-II of A BUS	19/Mar/2025	09:00	20/Mar/2025	18:00		PLANNED	Requested	
875	RQ209943	OCC_228	stuup_sd	BUS	400KV BUS 3 AT MURADNAGAR_1(UP)	UPPTCL	D	* shutdown of 400 kv TBC Bay CB-90 for CT ten delta testing	11/Mar/2025	10:00	11/Mar/2025	18:00		PLANNED	Requested	
876	RQ209201	OCC_228	stuup_sd	BUS	400KV BUS 1 AT ALIGARH(UP)	UPPTCL	D	Testing & Maintenance of Bus	10/Mar/2025	08:00	10/Mar/2025	18:00	Bay no. 401, 404, 407,410,413, 416, 419, 422	PLANNED	Requested	
877	RQ209639	OCC_228	stuup_sd	BUS	400KV BUS 1 AT BANDA(UP)	UPPTCL	D	* SHUT DOWN TAKEN FOR R PHASE BUS CVT OIL LEAKAGE ATTEND	09/Mar/2025	10:00	09/Mar/2025	14:00		PLANNED	Requested	
878	RQ209179	OCC_228	stuup_sd	BUS	400 KV RAMPUR_PRSTL (UP) BUS 2	UPPTCL	C	SF6 GD Body Replacement	07/Mar/2025	09:00	14/Mar/2025	17:30		PLANNED	Requested	
879	RQ209474	OCC_228	stuup_sd	BUS	400KV BUS 2 AT MAU(UP)	UPPTCL	C	* Maintenance work Pantograph of main bus 2	06/Mar/2025	09:00	06/Mar/2025	17:00		PLANNED	Requested	
880	RQ209909	OCC_228	stuup_sd	BUS	400KV BUS 2 AT MUZAFFARNAGAR(UP)	UPPTCL	C	Replacement of CVTs & Maintenance of Pantograph Isolators	04/Mar/2025	10:00	06/Mar/2025	17:00		PLANNED	Requested	
881	RQ209623	OCC_228	stuup_sd	BUS	400KV BUS 1 AT UNNAO(UP)	UPPTCL	C	* For repairing and preventive maintenance of 400 KV Pantograph Isolator Y phase at 400 KV Unnao Bareilly II Bay. No supply a	01/Mar/2025	09:00	01/Mar/2025	17:00		PLANNED	Requested	
882	RQ209429	OCC_228	slcds_sd	BUS	400KV BUS 2 AT AJMER(RS)	RRVPNL	D	Half Yearly maintenance work of associated equipments of 400 kv Main Bus	29/Mar/2025	08:00	29/Mar/2025	18:00		PLANNED	Requested	
883	RQ209448	OCC_228	slcds_sd	BUS	400KV BUS 2KANKANI(RS)	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	28/Mar/2025	08:00	28/Mar/2025	18:00		PLANNED	Requested	
884	RQ209447	OCC_228	slcds_sd	BUS	400KV BUS 1KANKANI(RS)	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	26/Mar/2025	08:00	26/Mar/2025	18:00		PLANNED	Requested	
885	RQ209433	OCC_228	slcds_sd	BUS	400KV BUS 2 AT ANTA(RS)	RRVPNL	D	Quarterly & Half Yearly Maintenance work	19/Mar/2025	08:00	19/Mar/2025	18:00		PLANNED	Requested	
886	RQ209451	OCC_228	slcds_sd	BUS	400KV BUS 2 AT CHITTORGARH(RS)	RRVPNL	C	FOR MAINTAINANCE WORK and Testing work	19/Mar/2025	08:00	20/Mar/2025	18:00		PLANNED	Requested	
887	RQ209438	OCC_228	slcds_sd	BUS	400KV BUS 2 AT BHILWARA(RS)	RRVPNL	D	Routine Maintenance of 400KV Main Bus	19/Mar/2025	08:00	19/Mar/2025	18:00		PLANNED	Requested	
888	RQ209739	OCC_228	slcds_sd	BUS	400KV BUS 1 AT BHILWARA(RS)	RRVPNL	D	Quarterly Maintenance work	18/Mar/2025	08:00	18/Mar/2025	18:00		PLANNED	Requested	
889	RQ209444	OCC_228	slcds_sd	BUS	400KV BUS 2 AT HEERAPURA(RS)	RRVPNL	D	Testing & Maintenance work	18/Mar/2025	08:00	18/Mar/2025	18:00		PLANNED	Requested	
890	RQ209432	OCC_228	slcds_sd	BUS	400KV BUS 1 AT ANTA(RS)	RRVPNL	D	Quarterly & Half Yearly Maintenance work	18/Mar/2025	08:00	18/Mar/2025	18:00		PLANNED	Requested	
891	RQ209443	OCC_228	slcds_sd	BUS	400KV BUS 1 AT HEERAPURA(RS)	RRVPNL	D	Testing & Maintenance work	17/Mar/2025	08:00	17/Mar/2025	18:00		PLANNED	Requested	
892	RQ209450	OCC_228	slcds_sd	BUS	400KV BUS 1 AT CHITTORGARH(RS)	RRVPNL	C	FOR MAINTAINANCE WORK and Testing work	17/Mar/2025	08:00	18/Mar/2025	18:00		PLANNED	Requested	
893	RQ209426	OCC_228	slcds_sd	BUS	400KV BUS 1 AT JODPUR(RS)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	17/Mar/2025	08:00	17/Mar/2025	18:00		PLANNED	Requested	
894	RQ209446	OCC_228	slcds_sd	BUS	400KV BUS 2 AT HINDALINI(RS)	RRVPNL	D	Halfyearly / Yearly Maintenance work	12/Mar/2025	08:00	12/Mar/2025	18:00		PLANNED	Requested	
895	RQ209430	OCC_228	slcds_sd	BUS	400KV BUS 1 AT AKALI(RS)	RRVPNL	D	Quarterly maintenance	10/Mar/2025	08:00	11/Mar/2025	18:00		PLANNED	Requested	
896	RQ209445	OCC_228	slcds_sd	BUS	400KV BUS 1 AT HINDALINI(RS)	RRVPNL	D	Halfyearly / Yearly Maintenance work	10/Mar/2025	08:00	10/Mar/2025	18:00		PLANNED	Requested	

897	RQ209427	OCC_228	sldcrs_sd	BUS	400KV BUS 2 AT JODHPUR(RS)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	07/Mar/2025	08:00	07/Mar/2025	18:00		PLANNED	Requested	
898	RQ209440	OCC_228	sldcrs_sd	BUS	400KV BUS 2 AT BIKANER(RS)	RRVPNL	D	Routine Maintenance	07/Mar/2025	08:00	07/Mar/2025	18:00		PLANNED	Requested	
899	RQ209436	OCC_228	sldcrs_sd	BUS	400KV BUS 2 AT BABAI(RS)	RRVPNL	D	Half Yearly maintenance and testing of equipments	06/Mar/2025	08:00	06/Mar/2025	18:00		PLANNED	Requested	
900	RQ209439	OCC_228	sldcrs_sd	BUS	400KV BUS 1 AT BIKANER(RS)	RRVPNL	D	Routine Maintenance	06/Mar/2025	08:00	06/Mar/2025	18:00		PLANNED	Requested	
901	RQ209428	OCC_228	sldcrs_sd	BUS	400KV BUS 1 AT AJMER(RS)	RRVPNL	D	Half Yearly maintenance work of associated equipments of 400 kV Main Bus	04/Mar/2025	08:00	04/Mar/2025	18:00		PLANNED	Requested	
902	RQ209431	OCC_228	sldcrs_sd	BUS	400KV BUS 2 AT AKAL(RS)	RRVPNL	D	Quarterly maintenance	04/Mar/2025	08:00	05/Mar/2025	18:00		PLANNED	Requested	
903	RQ209815	OCC_228	cpcc2_sd	BUS	400KV BUS 2 AT AMRITSAR(PG)		D	For AMP work.	28/Mar/2025	10:00	28/Mar/2025	18:00	Kindly approve.	PLANNED	Requested	
904	RQ210389	OCC_228	cpcc1_sd	BUS	400 KV BIKANER(PG) - BUS 2		D	ICT-4, SS-104 Package at Bikaner SS	25/Mar/2025	16:00	27/Mar/2025	23:00		PLANNED	Requested	
905	RQ210394	OCC_228	cpcc1_sd	BUS	400KV BUS 2 AT DEHRADUN(PG)		D	For LBB relay testing	25/Mar/2025	09:00	25/Mar/2025	17:00		PLANNED	Requested	
906	RQ210470	OCC_228	cpcc1_sd	BUS	400 KV FATEHGARH_III(PG) - BUS 1		D	AMP works	24/Mar/2025	15:00	24/Mar/2025	23:00		PLANNED	Requested	
907	RQ209811	OCC_228	cpcc2_sd	BUS	400KV BUS 2 AT NALLAGARH(PG)		C	For 400KV Bus bur retrofitting and commissioning work	24/Mar/2025	09:00	31/Mar/2025	18:00	Kindly approve.	PLANNED	Requested	
908	RQ210393	OCC_228	cpcc1_sd	BUS	400KV BUS 1 AT DEHRADUN(PG)		D	For LBB relay testing	24/Mar/2025	09:00	24/Mar/2025	17:00		PLANNED	Requested	
909	RQ210469	OCC_228	cpcc1_sd	BUS	400 KV FATEHGARH_III(PG) - BUS 2		D	AMP works	23/Mar/2025	15:00	23/Mar/2025	23:00		PLANNED	Requested	
910	RQ210388	OCC_228	cpcc1_sd	BUS	400 KV BIKANER(PG) - BUS 1		D	ICT-4, SS-104 Package at Bikaner SS	22/Mar/2025	16:00	24/Mar/2025	23:00		PLANNED	Requested	
911	RQ210402	OCC_228	cpcc1_sd	BUS	400KV BUS 4 AT BALLABHAGARH(PG)		D	For taking Bus series Reactor out of service	22/Mar/2025	09:30	22/Mar/2025	10:30		PLANNED	Requested	
912	RQ210401	OCC_228	cpcc1_sd	BUS	400KV BUS 3 AT BALLABHAGARH(PG)		D	For taking Bus series Reactor out of service	22/Mar/2025	08:00	22/Mar/2025	09:00		PLANNED	Requested	
913	RQ210464	OCC_228	cpcc1_sd	BUS	400 KV BIKANER_2 (PBTSL) - BUS 2		D	For Bay Extension works	19/Mar/2025	17:00	27/Mar/2025	23:00		PLANNED	Requested	
914	RQ209814	OCC_228	cpcc2_sd	BUS	400KV BUS 1 AT AMRITSAR(PG)		D	For AMP work.	19/Mar/2025	10:00	19/Mar/2025	18:00	Kindly approve.	PLANNED	Requested	
915	RQ210455	OCC_228	cpcc1_sd	BUS	400KV BUS 2 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (For Stability Test of 400 kV Bus-2)	15/Mar/2025	09:00	16/Mar/2025	20:00		PLANNED	Requested	
916	RQ210454	OCC_228	cpcc1_sd	BUS	400KV BUS 1 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (For Bus Bar Relay Stability Test of 400 kV Bus-1)	13/Mar/2025	09:00	14/Mar/2025	20:00		PLANNED	Requested	
917	RQ209330	OCC_228	cpcc2_sd	BUS	400KV BUS 2 AT JALANDHAR(PG)		D	AMP WORK	12/Mar/2025	09:00	12/Mar/2025	18:00	Kindly approve.	PLANNED	Requested	
918	RQ210463	OCC_228	cpcc1_sd	BUS	400 KV BIKANER_2 (PBTSL) - BUS 1		D	For Bay Extension works	10/Mar/2025	17:00	18/Mar/2025	23:00		PLANNED	Requested	
919	RQ210478	OCC_228	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 2		D	For scheme checking work	09/Mar/2025	09:00	10/Mar/2025	18:00		PLANNED	Requested	
920	RQ210450	OCC_228	cpcc1_sd	BUS	400KV BUS 2 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (Bus Stability Test)	08/Mar/2025	09:00	09/Mar/2025	20:00		PLANNED	Requested	
921	RQ210477	OCC_228	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 1		D	For scheme checking work	07/Mar/2025	09:00	08/Mar/2025	18:00		PLANNED	Requested	
922	RQ210449	OCC_228	cpcc1_sd	BUS	400KV BUS 1 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (Bus Stability Test)	06/Mar/2025	09:00	07/Mar/2025	20:00		PLANNED	Requested	
923	RQ210467	OCC_228	cpcc1_sd	BUS	400 KV BHIWANI(PG) - BUS 2		D	AMP of Busbar Isolators, Tightening of jumpers, droppers, spacers & terminal connectors	05/Mar/2025	08:30	05/Mar/2025	18:00		PLANNED	Requested	
924	RQ209326	OCC_228	cpcc2_sd	BUS	400KV BUS 2 AT KISHENPUR(PG)		D	AMP WORK	03/Mar/2025	09:30	03/Mar/2025	17:00	Kindly approve.	PLANNED	Requested	
925	RQ209810	OCC_228	cpcc2_sd	BUS	400KV BUS 1 AT NALLAGARH(PG)		C	For 400KV Bus bur retrofitting and commissioning work	03/Mar/2025	09:00	10/Mar/2025	18:00	Kindly approve.	PLANNED	Requested	
926	RQ209807	OCC_228	cpcc2_sd	BUS	400KV BUS 3 AT MOGA(PG)		C	Attending SF6 Leakage in 400 kV GIS Bus-1	01/Mar/2025	08:00	31/Mar/2025	18:00	Kindly approve. GIS Bus-1 at Moga	PLANNED	Requested	
927	RQ210466	OCC_228	cpcc1_sd	BUS	400KV BUS 2 AT HISSAR(PG)		C	for retrofitting of isolators in ADD CAP BLOCK 19-24 at powergrid hisar	20/Feb/2025	09:00	28/Feb/2025	20:00	shutdown shall be availed multiple times	Requested		
928	RQ210465	OCC_228	cpcc1_sd	BUS	400KV BUS 1 AT HISSAR(PG)		C	for retrofitting of isolators in ADD CAP BLOCK 19-24 at powergrid hisar	20/Feb/2025	09:00	28/Feb/2025	20:00	shutdown shall be availed multiple times	PLANNED	Requested	
929	RQ209477	OCC_228	stuup_sd	BUS	400KV BUS 2 AT GR.NOIDA(UPC)	UPPCL	C	Maintenance work will be done related 400 kV Main Bus 2 during this shutdown period.	23/Mar/2025	10:00	23/Mar/2025	15:00		PLANNED	Requested	
930	RQ209374	OCC_228	sldcps_sd	BUS	400KV BUS 2 AT NAKODAR(PG)	PSPCL	D	Periodic Maintenance	19/Mar/2025	08:00	19/Mar/2025	18:00		PLANNED	Requested	
931	RQ209369	OCC_228	sldcps_sd	BUS	400KV BUS 1 AT NAKODAR(PG)	PSPCL	D	Periodic Maintenance	03/Mar/2025	08:00	03/Mar/2025	18:00		PLANNED	Requested	
932	RQ209372	OCC_228	sldcps_sd	BUS	400KV BUS 2 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-2	18/Mar/2025	08:00	18/Mar/2025	18:00		PLANNED	Requested	
933	RQ209371	OCC_228	sldcps_sd	BUS	400KV BUS 1 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-1	04/Mar/2025	08:00	04/Mar/2025	18:00		PLANNED	Requested	
934	RQ209535	OCC_228	sldcuk_sd	BUS	400KV BUS 2 AT RISHIKESH(UK)	PTCUL	C	400 kV D/C Rishikesh-Koteshwar bay construction work by M/s NRSSXXXVI Ltd	17/Mar/2025	08:00	20/Mar/2025	18:00		PLANNED	Requested	
935	RQ209534	OCC_228	sldcuk_sd	BUS	400KV BUS 1 AT RISHIKESH(UK)	PTCUL	C	400 kV D/C Rishikesh-Koteshwar bay construction work by M/s NRSSXXXVI Ltd	07/Mar/2025	08:00	10/Mar/2025	18:00		PLANNED	Requested	
936	RQ209523	OCC_228	stuup_sd	BUS	400 KV FIROZABAD(PJFTL) - BUS 2	PJFTL	D	AMP works	16/Mar/2025	08:00	16/Mar/2025	18:00		PLANNED	Requested	
937	RQ209522	OCC_228	stuup_sd	BUS	400 KV FIROZABAD(PJFTL) - BUS 1	PJFTL	D	AMP works	15/Mar/2025	08:00	15/Mar/2025	18:00		PLANNED	Requested	
938	RQ210904	OCC_228	bbmb_sd	BUS	400KV BUS 2 AT BHIWANI(BB)	BBMB	D	Schedule Mtc. of Line	12/Mar/2025	08:00	12/Mar/2025	18:00		PLANNED	Requested	
939	RQ210896	OCC_228	bbmb_sd	BUS	400KV BUS 2 AT PANIPAT(BB)	BBMB	D	Yearly Mtc.	05/Mar/2025	08:00	05/Mar/2025	18:00		PLANNED	Requested	
940	RQ210371	OCC_228	sldchp_sd	BUS	400 KV WANGTO_GIS(HP) - BUS 1	HPSEB	D	periodical testing	06/Mar/2025	12:00	06/Mar/2025	14:00		PLANNED	Requested	
941	RQ210507	OCC_228	sldchp_sd	BUS	400 KV WANGTOO(GIS) - BUS 1	HPPTCL	D	Periodical testing	05/Mar/2025	12:00	05/Mar/2025	14:00		PLANNED	Requested	
942	RQ210370	OCC_228	sldchp_sd	BUS	400 KV WANGTOO(GIS) - BUS 1	HPPTCL	D	Periodical testing	04/Mar/2025	12:00	04/Mar/2025	14:00		PLANNED	Requested	
943	RQ209442	OCC_228	sldcrs_sd	BUS	400KV BUS 2 AT DEEDWANA(MTS)	MTSCL	D	Annual Preventive Maintenance Work	04/Mar/2025	08:00	04/Mar/2025	18:00		PLANNED	Requested	
944	RQ209441	OCC_228	sldcrs_sd	BUS	400KV BUS 1 AT DEEDWANA(MTS)	MTSCL	D	Annual Preventive Maintenance Work	03/Mar/2025	08:00	03/Mar/2025	18:00		PLANNED	Requested	
945	RQ210535	OCC_228	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON AGRA-JAIPUR SOUTH (PG) CKT-2 @JAIPUR SOUTH(PG)	POWERGRID	D	AMP Work of 400 kV WEST BUS 1B	14/Mar/2025	08:00	14/Mar/2025	18:00		PLANNED	Requested	

946	RQ210534	OCC_228	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON AGRA-JAIPUR SOUTH (PG) CKT-1 @JAIPUR SOUTH(PG)	POWERGRID	D	AMP Work of 400 KV WEST BUS 1B	12/Mar/2025	08:00	12/Mar/2025	18:00		PLANNED	Requested
947	RQ209921	OCC_228	cpcc2_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON CHAMBA-JALANDHAR (PG) CKT-2 @JALANDHAR(PG)	POWERGRID	D	AMP WORK	11/Mar/2025	09:00	11/Mar/2025	18:00	Kindly approve	PLANNED	Requested
948	RQ209920	OCC_228	cpcc2_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON CHAMBA-JALANDHAR (PG) CKT-1 @JALANDHAR(PG)	POWERGRID	D	AMP WORK	08/Mar/2025	09:00	08/Mar/2025	18:00	Kindly approve	PLANNED	Requested
949	RQ210551	OCC_228	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON BHINMAL-KANKROLI (PG) CKT-1 @KANKROLI(PG)	POWERGRID	C	For Bushing Replacement	03/Mar/2025	08:00	10/Mar/2025	18:00	Line Outage will be required for isolation and charging of reactor	PLANNED	Requested
950	RQ209375	OCC_228	stuup_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON REWA ROAD-PANKI (UP) CKT-1 @PANKI(UP)	UPPTCL	C	* SHUTDOWN OF 50MVAR REWA ROAD LINE REACTORFOR REPLACEMENT OF 50MVAR LINE REACTOR TO 63 MVAR LINE REACTOR	03/Mar/2025	10:00	31/Mar/2025	17:00		PLANNED	Requested
951	RQ209666	OCC_228	slcds_sd	BR/BSR/MSC/MSC/MS R	80 MVAR BUS REACTOR NO 1 AT 400 KV KANKANI(RS)	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	31/Mar/2025	08:00	31/Mar/2025	18:00		PLANNED	Requested
952	RQ209669	OCC_228	slcds_sd	BR/BSR/MSC/MSC/MS R	125 MVAR BUS REACTOR NO 1 AT 400 KV JODHPUR(RS)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	20/Mar/2025	08:00	20/Mar/2025	18:00		PLANNED	Requested
953	RQ209659	OCC_228	slcds_sd	BR/BSR/MSC/MSC/MS R	50 MVAR BUS REACTOR NO 1 AT 400KV BHLWARA(RS)	RRVPNL	D	Routine maintenance and testing of 400 KV 50MVAR BUS REACTOR BAY & ASSOCIATED BAY EQUIPMENTS to be carried out by M/s Kaycee Energy & Infra Pvt. Ltd. Kota	17/Mar/2025	08:00	17/Mar/2025	18:00		PLANNED	Requested
954	RQ209661	OCC_228	slcds_sd	BR/BSR/MSC/MSC/MS R	50 MVAR BUS REACTOR NO 1 AT 400KV AKALI(RS)	RRVPNL	D	Quarterly maintenance	15/Mar/2025	08:00	15/Mar/2025	18:00		PLANNED	Requested
955	RQ209667	OCC_228	slcds_sd	BR/BSR/MSC/MSC/MS R	125 MVAR BUS REACTOR NO 1 AT 400 KV AKALI(RS)	RRVPNL	D	Quarterly maintenance	11/Mar/2025	08:00	11/Mar/2025	18:00		PLANNED	Requested
956	RQ209664	OCC_228	slcds_sd	BR/BSR/MSC/MSC/MS R	125 MVAR BUS REACTOR NO 1 AT 400KV HINDAUN(RS)	RRVPNL	D	Halfyearly / Yearly Maintenance work	11/Mar/2025	08:00	11/Mar/2025	18:00		PLANNED	Requested
957	RQ209665	OCC_228	slcds_sd	BR/BSR/MSC/MSC/MS R	50 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)	RRVPNL	D	Quarterly maintenance of reactor & bay equipments .	11/Mar/2025	08:00	11/Mar/2025	18:00		PLANNED	Requested
958	RQ209660	OCC_228	slcds_sd	BR/BSR/MSC/MSC/MS R	80 MVAR BUS REACTOR NO 1 AT 400KV CHITTORGARH(RS)	RRVPNL	D	FOR MAINTAINCE WORK and Testing work	06/Mar/2025	08:00	06/Mar/2025	18:00		PLANNED	Requested
959	RQ209663	OCC_228	slcds_sd	BR/BSR/MSC/MSC/MS R	125 MVAR BUS REACTOR NO 2 AT 400KV BIKANER(RS)	RRVPNL	D	Routine Maintenance	05/Mar/2025	08:00	05/Mar/2025	18:00		PLANNED	Requested
960	RQ209662	OCC_228	slcds_sd	BR/BSR/MSC/MSC/MS R	50 MVAR BUS REACTOR NO 1 AT 400KV BIKANER(RS)	RRVPNL	D	Routine Maintenance	04/Mar/2025	08:00	04/Mar/2025	18:00		PLANNED	Requested
961	RQ210592	OCC_228	cpcc1_sd	BR/BSR/MSC/MSC/MS R	80 MVAR BUS REACTOR NO 1 AT 400KV BALLABHGARH(PG)	POWERGRID	D	for conducting all test after commissioning of 1 year	29/Mar/2025	08:00	29/Mar/2025	18:00		PLANNED	Requested
962	RQ210609	OCC_228	cpcc1_sd	BR/BSR/MSC/MSC/MS R	50 MVAR BUS REACTOR NO 1 AT 400KV MANDOLA(PG)	POWERGRID	D	For CSD re-comissioning work	28/Mar/2025	08:00	28/Mar/2025	18:00		PLANNED	Requested
963	RQ210619	OCC_228	cpcc1_sd	BR/BSR/MSC/MSC/MS R	225 MVAR BUS SERIES REACTOR NO 1 AT 400 KV MANDOLA(PG)	POWERGRID	D	400kv 429 Main Bay Lbb/BUS BAR Relay retrofit and testing work	25/Mar/2025	08:00	25/Mar/2025	18:00		PLANNED	Requested
964	RQ210617	OCC_228	cpcc1_sd	BR/BSR/MSC/MSC/MS R	225 MVAR BUS SERIES REACTOR NO 1 AT 400 KV MANDOLA(PG)	POWERGRID	D	400kv 428 Main Bay Lbb/BUS BAR Relay retrofit and testing work	24/Mar/2025	08:00	24/Mar/2025	18:00		PLANNED	Requested
965	RQ210622	OCC_228	cpcc1_sd	BR/BSR/MSC/MSC/MS R	225 MVAR BUS SERIES REACTOR NO 1 AT 400 KV MANDOLA(PG)	POWERGRID	D	400kv 409 Main Bay Lbb/BUS BAR Relay retrofit and testing work	22/Mar/2025	08:00	22/Mar/2025	18:00		PLANNED	Requested
966	RQ210588	OCC_228	cpcc1_sd	BR/BSR/MSC/MSC/MS R	125 MVAR BUS REACTOR NO 2 AT 400KV MANESAR(PG)	POWERGRID	D	backup impedance relay configuration modification and its testing	20/Mar/2025	10:00	20/Mar/2025	18:00		PLANNED	Requested
967	RQ210558	OCC_228	cpcc1_sd	BR/BSR/MSC/MSC/MS R	125 MVAR BUS REACTOR NO 1 AT 400KV KOTESWAR(TH)	POWERGRID	D	For implementation of updated mechanical protection settings and AMP	19/Mar/2025	08:00	20/Mar/2025	18:00		PLANNED	Requested
968	RQ210615	OCC_228	cpcc1_sd	BR/BSR/MSC/MSC/MS R	125 MVAR BUS REACTOR NO 2 AT 400 KV MANDOLA(PG)	POWERGRID	D	400kv 425 Main Bay Lbb/BUS BAR Relay retrofit and testing work	18/Mar/2025	08:00	18/Mar/2025	18:00		PLANNED	Requested
969	RQ210586	OCC_228	cpcc1_sd	BR/BSR/MSC/MSC/MS R	50 MVAR BUS REACTOR NO 3 AT 400 KV BASSI(PG)	POWERGRID	D	400kv Busbar Retrofitment and testing work (Back Trip testing in Main Bay LBB)	17/Mar/2025	08:00	17/Mar/2025	18:00		PLANNED	Requested
970	RQ210556	OCC_228	cpcc1_sd	BR/BSR/MSC/MSC/MS R	125 MVAR BUS REACTOR NO 1 AT 400KV JIND(PG)	POWERGRID	D	For CSD Installation and commissioning work	17/Mar/2025	08:00	17/Mar/2025	18:00		PLANNED	Requested
971	RQ210584	OCC_228	cpcc1_sd	BR/BSR/MSC/MSC/MS R	50 MVAR BUS REACTOR NO 1 AT 400KV BASSI(PG)	POWERGRID	D	400kv Busbar Retrofitment and testing work (Back Trip testing in Main Bay LBB)	16/Mar/2025	08:00	16/Mar/2025	18:00		PLANNED	Requested
972	RQ210620	OCC_228	cpcc1_sd	BR/BSR/MSC/MSC/MS R	50 MVAR BUS REACTOR NO 1 AT 400KV MANDOLA(PG)	POWERGRID	D	400kv 418 Main Bay Lbb/BUS BAR Relay retrofit and testing work	15/Mar/2025	08:00	15/Mar/2025	18:00		PLANNED	Requested
973	RQ210572	OCC_228	cpcc1_sd	BR/BSR/MSC/MSC/MS R	80 MVAR BUS REACTOR NO 1 AT 400KV BHIWADI(PG)	POWERGRID	D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays.	14/Mar/2025	08:00	14/Mar/2025	18:00		PLANNED	Requested
974	RQ210682	OCC_228	cpcc3_sd	BR/BSR/MSC/MSC/MS R	125 MVAR BUS REACTOR NO 2 AT 400KV ALLAHABAD(PG)	POWERGRID	D	Main and Tie bay LBB retrofitting works.	12/Mar/2025	09:00	12/Mar/2025	18:00		PLANNED	Requested
975	RQ210565	OCC_228	cpcc1_sd	BR/BSR/MSC/MSC/MS R	125 MVAR BUS REACTOR NO 1 AT 400 KV BHADLA(PG)	POWERGRID	D	For CSD Installation and commissioning work	10/Mar/2025	10:00	10/Mar/2025	16:00		PLANNED	Requested

976	RQ210681	OCC_228	cpcc3_sd	BR/BSR/MSC/MSC	80 MVAR BUS REACTOR NO 1 AT 400KV ALLAHABAD(PG)	POWERGRID	D	Main and Tie bay LBB retrofitting works.	10/Mar/2025	09:00	10/Mar/2025	18:00		PLANNED	Requested	
977	RQ210613	OCC_228	cpcc1_sd	BR/BSR/MSC/MSC	225 MVAR BUS SERIES REACTOR NO 1 AT 400 KV MANDOLA(PG)	POWERGRID	D	For 408 Tie Bay LBB relay retrofit and testing work	07/Mar/2025	08:00	07/Mar/2025	18:00		PLANNED	Requested	
978	RQ210587	OCC_228	cpcc1_sd	BR/BSR/MSC/MSC	125 MVAR BUS REACTOR NO 4 AT 400KV/BASSI(PG)	POWERGRID	D	400kv Busbar Retrofitment and testing work (Back Trip testing in Main Bay LBB)	07/Mar/2025	08:00	07/Mar/2025	18:00		PLANNED	Requested	
979	RQ210585	OCC_228	cpcc1_sd	BR/BSR/MSC/MSC	50 MVAR BUS REACTOR NO 2 AT 400KV BASSI(PG)	POWERGRID	D	400KV Busbar Retrofitment and testing work (Back Trip testing in Main Bay LBB)	06/Mar/2025	08:00	06/Mar/2025	18:00		PLANNED	Requested	
980	RQ210610	OCC_228	cpcc1_sd	BR/BSR/MSC/MSC	125 MVAR BUS REACTOR NO 2 AT 400 KV MANDOLA(PG)	POWERGRID	D	For 426 Tie Bay LBB relay retrofit and testing work	06/Mar/2025	08:00	06/Mar/2025	18:00		PLANNED	Requested	
981	RQ210683	OCC_228	cpcc3_sd	BR/BSR/MSC/MSC	125 MVAR BUS REACTOR NO 1 AT 400KV KANPUR(PG)	POWERGRID	C	Replacement of faulty MOG in BR	03/Mar/2025	08:00	04/Mar/2025	18:00		PLANNED	Requested	
982	RQ210618	OCC_228	cpcc1_sd	BR/BSR/MSC/MSC	50 MVAR BUS REACTOR NO 1 AT 400KV MANDOLA(PG)	POWERGRID	D	For 417 Tie Bay LBB relay retrofit and testing work	03/Mar/2025	08:00	03/Mar/2025	18:00		PLANNED	Requested	
983	RQ210608	OCC_228	cpcc1_sd	BR/BSR/MSC/MSC	225 MVAR BUS SERIES REACTOR NO 1 AT 400 KV MANDOLA(PG)	POWERGRID	C	Series Reactor modification at Mandola ss.	01/Mar/2025	08:00	31/Mar/2025	18:00		PLANNED	Requested	
984	RQ210597	OCC_228	cpcc1_sd	BR/BSR/MSC/MSC	80 MVAR BUS REACTOR NO 1 AT 400KV KOTPUTLI(PG)	POWERGRID	C	For Construction Activities of SS-104 Package (Construction of Firewall)	01/Mar/2025	08:00	16/Mar/2025	18:00		PLANNED	Requested	
985	RQ210567	OCC_228	cpcc1_sd	BR/BSR/MSC/MSC	50 MVAR BUS REACTOR NO 1 AT 400KV HISSAR(PG)	POWERGRID	C	FOR RETROFITMENT OF ISOLATOR AT HISAR END IN ADD CAP 19-24 BLOCK	01/Mar/2025	08:00	06/Mar/2025	18:00		PLANNED	Requested	
986	RQ210614	OCC_228	cpcc1_sd	BR/BSR/MSC/MSC	50 MVAR BUS REACTOR NO 1 AT 400KV MANDOLA(PG)	POWERGRID	C	For 50 MVAR reactor replacement with 125 MVAR reactor under ADDCAP	01/Mar/2025	08:00	31/Mar/2025	18:00		PLANNED	Requested	
987	RQ209484	OCC_228	stuup_sd	BR/BSR/MSC/MSC	80 MVAR BUS REACTOR NO 1 AT 400KV AGRA SOUTH(UP)	UPPTCL	D	* Routine annual testing and maintenance work	27/Mar/2025	10:00	28/Mar/2025	18:00		PLANNED	Requested	
988	RQ209205	OCC_228	stuup_sd	BR/BSR/MSC/MSC	63 MVAR BUS REACTOR NO 1 AT 400KV ALIGARH(UP)	UPPTCL	D	Testing & Maintenance of Reactor	25/Mar/2025	08:00	25/Mar/2025	18:00	Bay no. 424	PLANNED	Requested	
989	RQ209486	OCC_228	stuup_sd	BR/BSR/MSC/MSC	80 MVAR BUS REACTOR NO 1 AT 400KV SULTANPUR(UP)	UPPTCL	C	* Routine Protection Testing and Preventive Maintenance of Reactor at 400KV S/S Sultanpur.	19/Mar/2025	10:00	19/Mar/2025	16:00		PLANNED	Requested	
990	RQ209489	OCC_228	stuup_sd	BR/BSR/MSC/MSC	125 MVAR BUS REACTOR NO 1 AT 400 KV FIROZABAD(PJFTL)	UPPTCL	D	AMP works	14/Mar/2025	08:00	14/Mar/2025	18:00		PLANNED	Requested	
991	RQ209492	OCC_228	stuup_sd	BR/BSR/MSC/MSC	125 MVAR BUS REACTOR NO 1 AT 400KV HAPUR(UP)	UPPTCL	C	Annual Testing & Maintenance works	10/Mar/2025	10:00	10/Mar/2025	12:00		PLANNED	Requested	
992	RQ209487	OCC_228	stuup_sd	BR/BSR/MSC/MSC	63 MVAR BUS REACTOR NO 1 AT 400KV ORAI(UP)	UPPTCL	D	* routine testing and maintenance	10/Mar/2025	10:00	11/Mar/2025	18:00		PLANNED	Requested	
993	RQ209483	OCC_228	stuup_sd	BR/BSR/MSC/MSC	80 MVAR BUS REACTOR NO 1 AT 400KV MATHURA(UP)	UPPTCL	D	for prevantive testing work	06/Mar/2025	09:00	07/Mar/2025	19:00		PLANNED	Requested	
994	RQ209490	OCC_228	stuup_sd	BR/BSR/MSC/MSC	125 MVAR BUS REACTOR NO 1 AT 400KV NEHTAUR(UP)	UPPTCL	C	Annual Testing & Maintenance works	04/Mar/2025	10:00	04/Mar/2025	11:30		PLANNED	Requested	
995	RQ209181	OCC_228	stuup_sd	BR/BSR/MSC/MSC	125 MVAR BUS REACTOR NO 1 AT 400 KV SAMBHAL_PRSTL (UP)	UPPTCL	D	AMP WORK	04/Mar/2025	09:00	04/Mar/2025	17:30		PLANNED	Requested	
996	RQ209485	OCC_228	stuup_sd	BR/BSR/MSC/MSC	125 MVAR BUS REACTOR NO 1 AT 400KV MAUI(UP)	UPPTCL	C	Routine testing and maintenance work	03/Mar/2025	09:00	03/Mar/2025	17:00		PLANNED	Requested	
997	RQ209408	OCC_228	sldcps_sd	BR/BSR/MSC/MSC	80 MVAR BUS REACTOR NO 1 AT 400KV MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	24/Mar/2025	08:00	24/Mar/2025	18:00		PLANNED	Requested	
998	RQ210599	OCC_228	cpcc1_sd	BR/BSR/MSC/MSC	125 MVAR BUS REACTOR NO 2 AT 400 KV FATEHGARH_III(PG)	PRTL	D	AMP Work of 400 KV WEST BUS 1B	22/Mar/2025	08:00	22/Mar/2025	18:00		PLANNED	Requested	
999	RQ210598	OCC_228	cpcc1_sd	BR/BSR/MSC/MSC	125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_III(PG)	PRTL	D	AMP Work of 400 KV WEST BUS 1B	20/Mar/2025	08:00	20/Mar/2025	18:00		PLANNED	Requested	
1000	RQ209545	OCC_228	sldcuk_sd	BR/BSR/MSC/MSC	50 MVAR BUS REACTOR NO 1 AT 400KV RISHIKESH(UK)	PTCUL	C	400 kv D/C Rishkesh-Koteshwar bay construction work by M/s NRSSXXXVI Ltd	21/Mar/2025	08:00	24/Mar/2025	18:00		PLANNED	Requested	
1001	RQ209536	OCC_228	sldcuk_sd	BR/BSR/MSC/MSC	50 MVAR BUS REACTOR NO 1 AT 400KV RISHIKESH(UK)	PTCUL	C	400 kv D/C Rishkesh-Koteshwar bay construction work by M/s NRSSXXXVI Ltd	03/Mar/2025	08:00	06/Mar/2025	18:00		PLANNED	Requested	
1002	RQ210605	OCC_228	cpcc1_sd	BR/BSR/MSC/MSC	125 MVAR BUS REACTOR NO 1 AT 400 KV KHETRI (PKTSL)	PKTSL	D	For scheme checking work	15/Mar/2025	08:00	15/Mar/2025	18:00		PLANNED	Requested	
1003	RQ211003	OCC_228	bbmb_sd	BR/BSR/MSC/MSC	80 MVAR BUS REACTOR NO 1 AT 400KV PANIPAT(BB)	BBMB	D	Yearly Maintenance	04/Mar/2025	08:00	04/Mar/2025	18:00		PLANNED	Requested	
1004	RQ209712	OCC_228	ntpcos_sd	BAY	410 MAIN BAY - 400 KV SINGRAULI(NT)-RIHAND(NT) (PG) CKT-1 (NTPC)	NTPC	C	Isolator 1089 replacement work 400KV stage-1 Rihand	31/Mar/2025	08:00	05/Apr/2025	18:00	PO is expiring soon. shutdown is for completion of work	PLANNED	Requested	
1005	RQ209711	OCC_228	ntpcos_sd	BAY	407 MAIN BAY - 400/11 KV 600 MVA GT 2 AT RIHAND(NT) (NTPC)	NTPC	C	Isolator 789 replacement work 400KV stage-1 Rihand	26/Mar/2025	08:00	31/Mar/2025	18:00	PO is expiring soon. shutdown is for completion of work	PLANNED	Requested	
1006	RQ210686	OCC_228	ntpcos_sd	BAY	404 MAIN BAY - 400/11 KV 250 MVA GT 4 AT SINGRAULI(NT)	NTPC	C	BUS -01 AND BUS-02 ISOLATOR REPLACEMENT	24/Mar/2025	08:00	30/Mar/2025	18:00	BAY WILL BE SHIFTED TO TRANSFER BAY	PLANNED	Requested	

1007	RQ209895	OCC_228	ntpcos_sd	BAY	408 TIE BAY - 400/11 KV 600 MVA GT 2 AT RIHAND(NT) (NTPC) AND FUTURE AT 400 KV RIHAND(NT) (NTPC)	NTPC	C	Isolator 989A replacement work 400KV stage-1 Rihand	20/Mar/2025	08:00	25/Mar/2025	18:00	PO is expiring soon. shutdown required for completion of work	PLANNED	Requested
1008	RQ209647	OCC_228	stuup_sd	BAY	403 BUS COUPLER BAY - 400KV BUS 1 AT BAREILLY(U) AND 400KV BUS 2 AT BAREILLY(U)	UPPTCL	C	* For routine testing and other preventive maintenance work. No supply affected.	30/Mar/2025	10:00	30/Mar/2025	17:00		PLANNED	Requested
1009	RQ209182	OCC_228	stuup_sd	BAY	410 MAIN BAY - 400 KV SAMBHAL_PRSTL-RAMPUR_PRSTL (UP) CKT-2 (UPPTCL) AT 400 KV SAMBHAL_PRSTL (UP)	UPPTCL	C	CB Interrupter Replacement Work	19/Mar/2025	09:00	28/Mar/2025	17:30		PLANNED	Requested
1010	RQ209532	OCC_228	stuup_sd	BAY	406 MAIN BAY - 400 KV FIROZABAD(PJFTL)-JAWAHARPUR_TPS(U) (UP) CKT-2 (UPPTCL)	UPPTCL	D	AMP works	10/Mar/2025	08:00	10/Mar/2025	18:00		PLANNED	Requested
1011	RQ209184	OCC_228	stuup_sd	BAY	406 MAIN BAY - 400KV SHAHJAHANPUR(PG)-ROSA(UPC) (PG) CKT-2 AT ROSA(UPC)	UPPTCL	D	Maintenance of Line equipment/ Bay Maintenance. Outage required on daily basis and line shall be charged daily 18:00 hrs	06/Mar/2025	08:00	07/Mar/2025	18:00		PLANNED	Requested
1012	RQ209646	OCC_228	stuup_sd	BAY	401 BUS COUPLER BAY - 400KV BUS 1 AT LUCKNOW(UP) (UPPTCL) AND 400KV BUS 2 AT LUCKNOW(UP) AT 400 KV LUCKNOW(UP) (UPPTCL)	UPPTCL	C	Planned shutdown required for 400KV CB maintenance, CT Testing and other maintenance work.	05/Mar/2025	09:00	05/Mar/2025	18:00		PLANNED	Requested
1013	RQ209183	OCC_228	stuup_sd	BAY	407 MAIN BAY - 400KV SHAHJAHANPUR(PG)-ROSA(UPC) (PG) CKT-1 AT ROSA(UPC)	UPPTCL	D	Maintenance of Line equipment/ Bay Maintenance. Outage required on daily basis and line shall be charged daily 18:00 hrs	04/Mar/2025	08:00	05/Mar/2025	18:00		PLANNED	Requested
1014	RQ209530	OCC_228	stuup_sd	BAY	403 MAIN BAY - 400 KV FIROZABAD(PJFTL)-JAWAHARPUR_TPS(U) (UP) CKT-1 (UPPTCL)	UPPTCL	D	AMP works	04/Mar/2025	08:00	04/Mar/2025	18:00		PLANNED	Requested
1015	RQ209762	OCC_228	slcdcrs_sd	BAY	412T TIE BAY - 765/400 KV 1500 MVA ICT 3 AT PHAGI(RS) (RRVPNL) AND FUTURE AT 400 KV PHAGI(RS) (RRVPNL)	RRVPNL	D	Quarterly Maintenance work	30/Mar/2025	08:00	30/Mar/2025	18:00		PLANNED	Requested
1016	RQ209763	OCC_228	slcdcrs_sd	BAY	412C MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT PHAGI(RS) (RRVPNL) AT 400 KV PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	27/Mar/2025	08:00	27/Mar/2025	18:00		PLANNED	Requested
1017	RQ209765	OCC_228	slcdcrs_sd	BAY	40452T TIE BAY - 400KV BASSI(PG)-PHAGI(RS) (PG) CKT-2 AND FUTURE AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	24/Mar/2025	08:00	24/Mar/2025	18:00		PLANNED	Requested
1018	RQ209775	OCC_228	slcdcrs_sd	BAY	4452T TIE BAY - 50 MVAR BUS REACTOR NO 1 AT 400KV BHILWARA(RS) (RRVPNL) AND 400 KV AJMER-BHILWARA (RS) CKT-2 AT 400 KV BHILWARA(RS) (RRVPNL)	RRVPNL	D	Routine maintenance and testing	07/Mar/2025	08:00	07/Mar/2025	18:00		PLANNED	Requested
1019	RQ209758	OCC_228	slcdcrs_sd	BAY	402-52T TIE BAY - 400 KV ANTA(RS)-KOTA(PG) (RS) CKT-1 (RRVPNL) AND 400 KV ANTA-CHHABRA (RS) CKT-1 AT 400 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly & Half Yearly Maintenance work	06/Mar/2025	08:00	06/Mar/2025	18:00		PLANNED	Requested
1020	RQ209777	OCC_228	slcdcrs_sd	BAY	405 TIE BAY - 400KV BHILWARA(RS)-CHITTORGARH(RS) (UNDEF) CKT-1 AND 400/220KV 315 MVA ICT 2 AT BHILWARA(RS)	RRVPNL	D	Routine maintenance and testing	06/Mar/2025	08:00	06/Mar/2025	18:00		PLANNED	Requested
1021	RQ209776	OCC_228	slcdcrs_sd	BAY	4152T TIE BAY - 400/220 KV 315 MVA ICT 1 AT BHILWARA(RS) AND 400 KV BHILWARA-CHITTORGARH (RS) CKT-2 AT 400 KV BHILWARA(RS)	RRVPNL	D	Routine maintenance and testing	05/Mar/2025	08:00	05/Mar/2025	18:00		PLANNED	Requested
1022	RQ209774	OCC_228	slcdcrs_sd	BAY	408 TIE BAY - 400/220KV 315 MVA ICT 1 AT AJMER(RS) AND 400KV PHAGI-AJMER (RS) CKT-1	RRVPNL	D	Half Yearly maintenance work of associated equipments of Tie Bay (408) of 400 KV Ajmer-Phagi-I & 315MVA ICT-1 to be carried out by M/s Kay Cee Energy Infra Ltd, Kota	05/Mar/2025	08:00	05/Mar/2025	18:00		PLANNED	Requested
1023	RQ209759	OCC_228	slcdcrs_sd	BAY	402-52C MAIN BAY - 400 KV ANTA(RS)-KOTA(PG) (RS) CKT-1 (RRVPNL)	RRVPNL	D	Quarterly & Half Yearly Maintenance work	05/Mar/2025	08:00	05/Mar/2025	18:00		PLANNED	Requested
1024	RQ209764	OCC_228	slcdcrs_sd	BAY	401352T TIE BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV PHAGI(RS) AND FUTURE	RRVPNL	D	Quarterly Maintenance work	05/Mar/2025	08:00	05/Mar/2025	18:00		PLANNED	Requested
1025	RQ209757	OCC_228	slcdcrs_sd	BAY	402-52D MAIN BAY - 400 KV ANTA-CHHABRA (RS) CKT-1 (RRVPNL)	RRVPNL	D	Quarterly & Half Yearly Maintenance work	04/Mar/2025	08:00	04/Mar/2025	18:00		PLANNED	Requested

1026	RQ209761	OCC_228	slcds_sd	BAY	411-52T TIE BAY - 765/400 KV 1500 MVA ICT 3 AT ANTA(RS) AND FUTURE AT 400 KV ANTA(RS)	RRVPNL	D	Quarterly & Half Yearly Maintenance work	03/Mar/2025	08:00	03/Mar/2025	18:00		PLANNED	Requested	
1027	RQ209760	OCC_228	slcds_sd	BAY	411-52 D MAIN BAY - 400KV BUS 2 AT ANTA(RS) AND FUTURE AT 400 KV ANTA(RS)	RRVPNL	D	Quarterly & Half Yearly Maintenance work	03/Mar/2025	08:00	03/Mar/2025	18:00		PLANNED	Requested	
1028	RQ210821	OCC_228	cpcc3_sd	BAY	425 MAIN BAY - 400KV GORAKHPUR(PG)-MOTIHARI(BS) (UNDEF) CKT-1 AT GORAKHPUR(PG)	POWERGRID	C	Overhauling work of 400KV 425 Main Bay CB at Gorakhpur	24/Mar/2025	09:00	27/Mar/2025	18:00		PLANNED	Requested	
1029	RQ210676	OCC_228	cpcc1_sd	BAY	411 TIE BAY - 400KV NEEMRANA-MANESAR (PG) CKT-2 AND FUTURE AT NEEMRANA(PG)	POWERGRID	C	CB Overhauling	24/Mar/2025	08:00	26/Mar/2025	18:00		PLANNED	Requested	
1030	RQ209766	OCC_228	slcds_sd	BAY	410 MAIN BAY - 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-2 AT PHAGI(RS)	POWERGRID	D	Quarterly Maintenance work	21/Mar/2025	08:00	21/Mar/2025	18:00		PLANNED	Requested	
1031	RQ209177	OCC_228	apl_sd	BAY	424 MAIN BAY - 400 KV MAHINDERGARH(APL)-BHIWANI(PG) (PG) CKT-3 (POWERGRID) AT 400 KV BHIWANI(PG)	POWERGRID	D	Annual Maintenance	20/Mar/2025	09:30	20/Mar/2025	18:30		PLANNED	Requested	
1032	RQ210675	OCC_228	cpcc1_sd	BAY	417 TIE BAY - 400KV BHIWADI-NEEMRANA (PG) CKT-2 AND 400/220KV 315 MVA ICT 2 AT NEEMRANA(PG)	POWERGRID	C	CB Overhauling	20/Mar/2025	08:00	22/Mar/2025	18:00		PLANNED	Requested	
1033	RQ210938	OCC_228	cpcc3_sd	BAY	10C08 MAIN BAY - 400KV BUS 2 AT BALIA(PG) (POWERGRID) AT 400 KV BALIA(PG)	POWERGRID	D	AMP WORK	19/Mar/2025	08:00	19/Mar/2025	18:00		PLANNED	Requested	
1034	RQ210937	OCC_228	cpcc3_sd	BAY	10C07 MAIN BAY - 400KV BUS 1 AT BALIA(PG) (POWERGRID) AT 400 KV BALIA(PG)	POWERGRID	D	AMP WORK	18/Mar/2025	08:00	18/Mar/2025	18:00		PLANNED	Requested	
1035	RQ209347	OCC_228	cpcc2_sd	BAY	419 MAIN BAY - 400KV NALLAGARH(PG)-PARBATI POOLING BANALA(PG) (UNDEF) CKT-1 AT NALLAGARH(PG)	POWERGRID	C	CB Overhauling work	17/Mar/2025	09:00	20/Mar/2025	18:00	kindly approve	PLANNED	Requested	
1036	RQ210655	OCC_228	cpcc1_sd	BAY	421 MAIN BAY - 400KV BUS 2 AT BALLABHAGARH(PG) AND FUTURE	POWERGRID	C	For Bay isolator alignment & replacement of Burn contact	17/Mar/2025	08:00	21/Mar/2025	18:00		PLANNED	Requested	
1037	RQ210674	OCC_228	cpcc1_sd	BAY	420 TIE BAY - 400KV BHIWADI-NEEMRANA (PG) CKT-1 AND 400/220KV 500 MVA ICT 1 AT NEEMRANA(PG)	POWERGRID	C	CB Overhauling	17/Mar/2025	08:00	19/Mar/2025	18:00		PLANNED	Requested	
1038	RQ210936	OCC_228	cpcc3_sd	BAY	10C04B TIE BAY - 400 KV BALIA(PG)-FILTER BANK-Z1 (POWERGRID) AND FUTURE AT 400 KV BALIA(PG) (POWERGRID)	POWERGRID	D	AMP WORK	17/Mar/2025	08:00	17/Mar/2025	18:00		PLANNED	Requested	
1039	RQ210656	OCC_228	cpcc1_sd	BAY	433 MAIN BAY - 400KV KANPUR-BALLABHAGARH (PG) CKT-1 AT BALLABHAGARH(PG)	POWERGRID	C	For CB overhauling	14/Mar/2025	08:00	16/Mar/2025	18:00		PLANNED	Requested	
1040	RQ209914	OCC_228	cpcc2_sd	BAY	404 MAIN BAY - 400KV NEEMRANA-PH-WAGOORA (PG) CKT-2 AT WAGOORA(PG)	POWERGRID	C	CB Overhauling work	13/Mar/2025	09:00	20/Mar/2025	18:00	kindly approve	PLANNED	Requested	
1041	RQ210673	OCC_228	cpcc1_sd	BAY	427 TIE BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV KURUKSHETRA(PG) AND 400KV ABDULLAPUR-KURUKSHETRA (PG) CKT-2	POWERGRID	C	FOR CB INSPECTION AND RECTIFICATION WORKS	13/Mar/2025	08:00	18/Mar/2025	18:00		PLANNED	Requested	
1042	RQ210654	OCC_228	cpcc1_sd	BAY	432 TIE BAY - 400 KV KANPUR-BALLABHAGARH (PG) CKT-1 AND FUTURE AT BALLABHAGARH(PG)	POWERGRID	C	For CB overhauling	11/Mar/2025	08:00	13/Mar/2025	18:00		PLANNED	Requested	
1043	RQ210921	OCC_228	bbmb_sd	BAY	X8-CB MAIN BAY - 400 KV BHIWANI(PG)-BHIWANI(BB) (PG) (POWERGRID) AT 400 KV BHIWANI(BB)	POWERGRID	D	Schedule Mtc. of Line	10/Mar/2025	08:00	10/Mar/2025	18:00		PLANNED	Requested	
1044	RQ210823	OCC_228	cpcc3_sd	BAY	409 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT ALLAHABAD(PG) (POWERGRID)	POWERGRID	C	409 Main Bay CB retrofitting works	08/Mar/2025	09:00	16/Mar/2025	18:00		PLANNED	Requested	
1045	RQ210935	OCC_228	cpcc3_sd	BAY	10C02C MAIN BAY - 400 KV BALIA(PG)-FILTER BANK-Z3 (POWERGRID) AT 400 KV BALIA(PG)	POWERGRID	D	AMP WORK	08/Mar/2025	08:00	08/Mar/2025	18:00		PLANNED	Requested	

1046	RQ210653	OCC_228	cpcc1_sd	BAY	429 TIE BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV BALLABHGARH(PG) (POWERGRID) AND 400KV BUS 4 AT BALLABHGARH(PG) AT 400 KV BALLABHGARH(PG) (POWERGRID)	POWERGRID	C	For CB overhauling	08/Mar/2025	08:00	10/Mar/2025	18:00		PLANNED	Requested	
1047	RQ210920	OCC_228	bbmb_sd	BAY	103 CB TIE BAY - 400 KV BHIWANI(PG)-BHIWANI(BB) (PG) CKT-1 AND FUTURE AT 400 KV BHIWANI(BB)	POWERGRID	D	Annual Mtc. of Sub-Station equipment	07/Mar/2025	08:00	07/Mar/2025	18:00		PLANNED	Requested	
1048	RQ210824	OCC_228	cpcc3_sd	BAY	413 MAIN BAY - 400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-2 (POWERGRID) AND 400KV BUS 1 AT BALIA(PG) AT 400 KV BALIA(PG) (POWERGRID)	POWERGRID	D	CB Retro fitment work	06/Mar/2025	09:00	06/Mar/2025	18:00		PLANNED	Requested	
1049	RQ210678	OCC_228	cpcc1_sd	BAY	407 MAIN BAY - 400KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1 AT KANKROLI(PG)	POWERGRID	C	CB Overhauling	06/Mar/2025	08:00	10/Mar/2025	18:00		PLANNED	Requested	
1050	RQ210934	OCC_228	cpcc3_sd	BAY	10COA MAIN BAY - 400 KV BALIA(PG)-FILTER BANK 21 (POWERGRID) AT 400 KV BALIA(PG)	POWERGRID	D	AMP WORK	06/Mar/2025	08:00	06/Mar/2025	18:00		PLANNED	Requested	
1051	RQ210933	OCC_228	cpcc3_sd	BAY	10C01C MAIN BAY - 400 KV BALIA(PG)-FILTER BANK 22 (POWERGRID) AT 400 KV BALIA(PG)	POWERGRID	D	AMP WORK	05/Mar/2025	08:00	05/Mar/2025	18:00		PLANNED	Requested	
1052	RQ210657	OCC_228	cpcc1_sd	BAY	428 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV BALLABHGARH(PG) AND 400KV BUS 3 AT BALLABHGARH(PG)	POWERGRID	C	For CB overhauling	05/Mar/2025	08:00	07/Mar/2025	18:00		PLANNED	Requested	
1053	RQ210635	OCC_228	ntpcos_sd	BAY	417 TIE BAY - 400/220 KV 315 MVA ICT 2 AT NALLAGARH(PG) (POWERGRID) AND 400 KV NALLAGARH(PG)-KOLDAM(NT) (PG) CKT-1 AT 400 KV NALLAGARH(PG) (POWERGRID)	POWERGRID	C	Ropar line main breaker (Bay-13) major OH works.	05/Mar/2025	08:00	15/May/2025	18:00		PLANNED	Requested	
1054	RQ210837	OCC_228	cpcc3_sd	BAY	427 MAIN BAY - 400KV GORAKHPUR(PG)-MOTIHARI(BS) (UNDEF) CKT-2 AT GORAKHPUR(PG)	POWERGRID	C	Overhauling work of 400KV 427 Main Bay CB at Gorakhpur	04/Mar/2025	09:00	07/Apr/2025	18:00		PLANNED	Requested	
1055	RQ209346	OCC_228	cpcc2_sd	BAY	416 MAIN BAY - 400KV NALLAGARH(PG)-KOLDAM(NT) (PG) CKT-1 AT NALLAGARH(PG)	POWERGRID	C	CB Overhauling work	04/Mar/2025	09:00	07/Mar/2025	18:00	kindly approve	PLANNED	Requested	
1056	RQ210853	OCC_228	cpcc3_sd	BAY	407 MAIN BAY - 400 KV BALIA-PATNA (PG) CKT-2 AND 400KV BUS 1 AT BALIA(PG)	POWERGRID	C	CB retro fitment work at Ballia SS	04/Mar/2025	09:00	10/Mar/2025	18:00		PLANNED	Requested	
1057	RQ210932	OCC_228	cpcc3_sd	BAY	10C02B TIE BAY - 400 KV BALIA(PG)-FILTER BANK 23 (POWERGRID) AND FUTURE AT 400 KV BALIA(PG) (POWERGRID)	POWERGRID	D	AMP WORK	03/Mar/2025	08:00	03/Mar/2025	18:00		PLANNED	Requested	
1058	RQ210917	OCC_228	bbmb_sd	BAY	X4-CB MAIN BAY - 400 KV DADR(NT)-PANIPAT(BB) (PG) CKT-1 AT 400KV PANIPAT(BB)	POWERGRID	D	Yearly Mtc.	03/Mar/2025	08:00	03/Mar/2025	18:00		PLANNED	Requested	
1059	RQ209915	OCC_228	cpcc2_sd	BAY	405 MAIN BAY - 400KV NEWWANPOH-WAGOORA (PG) CKT-1 AT WAGOORA(PG)	POWERGRID	C	CB Overhauling work	02/Mar/2025	09:00	12/Mar/2025	18:00	kindly approve	PLANNED	Requested	
1060	RQ210838	OCC_228	cpcc3_sd	BAY	406 MAIN BAY - 400/220 KV 315 MVA ICT 2 AT ALLAHABAD(PG) (POWERGRID) AT 400 KV ALLAHABAD(PG)	POWERGRID	C	406 Main Bay CB retrofitting works.	01/Mar/2025	09:00	07/Mar/2025	18:00		PLANNED	Requested	
1061	RQ210672	OCC_228	cpcc1_sd	BAY	401 MAIN BAY - 400/220KV 500 MVA ICT 1 AT KURUKSHETRA(PG)	POWERGRID	C	FOR CB INSPECTION AND RECTIFICATION WORKS	01/Mar/2025	08:00	06/Mar/2025	18:00		PLANNED	Requested	
1062	RQ209345	OCC_228	cpcc2_sd	BAY	414 TIE BAY - 400 KV LUDHIANA-MALERKOTLA (PG) CKT-1 (POWERGRID) AND 400/220 KV 315 MVA ICT 3 AT LUDHIANA(PG) AT 400 KV LUDHIANA(PG) (POWERGRID)	POWERGRID	C	For CB Overhauling Works.	24/Mar/2025	09:00	26/Mar/2025	18:00	kindly approve.	PLANNED	Requested	
1063	RQ209344	OCC_228	cpcc2_sd	BAY	404 MAIN BAY - 400KV KOLDAM(NT)-LUDHIANA(PG) (PS) CKT-2 AT LUDHIANA(PG)	POWERGRID	C	For CB Overhauling Works.	20/Mar/2025	09:00	22/Mar/2025	18:00	Kindly approve.	PLANNED	Requested	

1064	RQ209343	OCC_228	cpcc2_sd	BAY	401 MAIN BAY - 400KV KOLDAM(NT)-LUDHIANA(PG) (PS) CKT-1 AT LUDHIANA(PG)		C	For CB Overhauling Works.	17/Mar/2025	09:00	19/Mar/2025	18:00	Kindly approve.	PLANNED	Requested	
1065	RQ209562	OCC_228	slcdps_sd	BAY	405 TIE BAY - 400/220 KV 500 MVA ICT 2 AT RAJPURA(PS) (PSTCL) AND FUTURE AT 400 KV RAJPURA(PS) (PSTCL)	PSTCL	D	Annual Maintenance/Protection testing of ICT and its related equipments	21/Mar/2025	08:00	21/Mar/2025	18:00		PLANNED	Requested	
1066	RQ209561	OCC_228	slcdps_sd	BAY	404 MAIN BAY - 400KV BUS 1 AT RAJPURA(PS) (PSTCL) AND FUTURE AT 400 KV RAJPURA(PS) (PSTCL)	PSTCL	D	Annual Maintenance/Protection testing of ICT and its related equipments	21/Mar/2025	08:00	21/Mar/2025	18:00		PLANNED	Requested	
1067	RQ209509	OCC_228	slcdps_sd	BAY	406 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT RAJPURA(PS) (PSTCL) AT 400 KV RAJPURA(PS)	PSTCL	D	Annual Maintenance/Protection testing of ICT and its related equipments	20/Mar/2025	08:00	20/Mar/2025	18:00		PLANNED	Requested	
1068	RQ209508	OCC_228	slcdps_sd	BAY	404 MAIN BAY - 400KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-1 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of clamp and connectors of bay 404 and cleaning of CR panel and BMK of CT,CB related with associated bay	19/Mar/2025	08:00	19/Mar/2025	18:00		PLANNED	Requested	
1069	RQ210547	OCC_228	slcdps_sd	BAY	405 TIE BAY - 400/220 KV 500 MVA ICT 2 AT RAJPURA(PS) (PSTCL) AND FUTURE AT 400 KV RAJPURA(PS) (PSTCL)	PSTCL	D	Annual maintenance/ Protection testing of ICT and its related equipments	18/Mar/2025	08:00	19/Mar/2025	18:00	Shutdown required of ICT, ICT bays (HV, LV & Tie)	PLANNED	Requested	
1070	RQ210550	OCC_228	slcdps_sd	BAY	404 MAIN BAY - 400KV BUS 1 AT RAJPURA(PS) (PSTCL) AND FUTURE AT 400 KV RAJPURA(PS) (PSTCL)	PSTCL	D	Annual maintenance/ Protection testing of ICT and its related equipments	18/Mar/2025	08:00	19/Mar/2025	18:00	Shutdown required of ICT, ICT bays (HV, LV & Tie)	PLANNED	Requested	
1071	RQ209505	OCC_228	slcdps_sd	BAY	411 TIE BAY - 400 KV BEHMAN JASSA SINGH (PS)-HMEL (PS) (PSTCL) CKT-1 (PSTCL) AND FUTURE AT 400 KV BEHMAN JASSA SINGH (PS) (PSTCL)	PSTCL	D	Periodical Testing by Protection Team	18/Mar/2025	08:00	18/Mar/2025	18:00		PLANNED	Requested	
1072	RQ209503	OCC_228	slcdps_sd	BAY	410 MAIN BAY - 400 KV BEHMAN JASSA SINGH (PS)-HMEL (PS) (PSTCL) CKT-1 (PSTCL) AT 400 KV BEHMAN JASSA SINGH (PS)	PSTCL	D	Periodical Testing by Protection Team	18/Mar/2025	08:00	18/Mar/2025	18:00		PLANNED	Requested	
1073	RQ210538	OCC_228	slcdps_sd	BAY	405 TIE BAY - 400/220 KV 500 MVA ICT 2 AT RAJPURA(PS) (PSTCL) AND FUTURE AT 400 KV RAJPURA(PS) (PSTCL)	PSTCL	D	Annual maintenance/ Protection testing of ICT and its related equipments	17/Mar/2025	08:00	17/Mar/2025	18:00		PLANNED	Requested	
1074	RQ210541	OCC_228	slcdps_sd	BAY	404 MAIN BAY - 400KV BUS 1 AT RAJPURA(PS) (PSTCL) AND FUTURE AT 400 KV RAJPURA(PS) (PSTCL)	PSTCL	D	Annual maintenance/ Protection testing of ICT and its related equipments	17/Mar/2025	08:00	17/Mar/2025	18:00	Shutdown required of ICT, ICT bays (HV, LV & Tie)	PLANNED	Requested	
1075	RQ209499	OCC_228	slcdps_sd	BAY	407 MAIN BAY - 400 KV BEHMAN JASSA SINGH (PS)-HMEL (PS) (PSTCL) CKT-2 (PSTCL) AT 400 KV BEHMAN JASSA SINGH (PS)	PSTCL	D	Periodical Testing by Protection Team	13/Mar/2025	08:00	13/Mar/2025	18:00		PLANNED	Requested	
1076	RQ209502	OCC_228	slcdps_sd	BAY	408 TIE BAY - 400 KV BEHMAN JASSA SINGH (PS)-HMEL (PS) (PSTCL) CKT-2 (PSTCL) AND FUTURE AT 400 KV BEHMAN JASSA SINGH (PS) (PSTCL)	PSTCL	D	Periodical Testing by Protection Team	13/Mar/2025	08:00	13/Mar/2025	18:00		PLANNED	Requested	
1077	RQ209478	OCC_228	slcdps_sd	BAY	414 TIE BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV MAKHU(PS) AND FUTURE	PSTCL	D	Nut bolt tightening of clamp and connectors of bay 414 and cleaning of CR panel and BMK of CT,CB related with associated bay	12/Mar/2025	08:00	12/Mar/2025	18:00		PLANNED	Requested	
1078	RQ210536	OCC_228	slcdps_sd	BAY	411 TIE BAY - 400/220 KV 500 MVA ICT 4 AT RAJPURA(PS) (PSTCL) AND FUTURE AT 400 KV RAJPURA(PS) (PSTCL)	PSTCL	D	Annual Protection testing of ICT and its related equipments	12/Mar/2025	08:00	13/Mar/2025	18:00		PLANNED	Requested	
1079	RQ209467	OCC_228	slcdps_sd	BAY	404 MAIN BAY - 400 KV BEHMAN JASSA SINGH (PS)-TALWANDI SABOO(PSG) (PSTCL) CKT-1 (PSTCL) AT 400 KV BEHMAN JASSA SINGH (PS)	PSTCL	D	Periodical Testing by Protection Team	11/Mar/2025	10:00	11/Mar/2025	17:00		PLANNED	Requested	
1080	RQ209471	OCC_228	slcdps_sd	BAY	404 MAIN BAY - 400KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-2 AT MUKTSAR(PS)	PSTCL	D	For protection testing & record Breaker timing parameters	11/Mar/2025	09:00	11/Mar/2025	17:00		PLANNED	Requested	
1081	RQ209469	OCC_228	slcdps_sd	BAY	403 MAIN BAY - 400KV MUKTSAR-MAKHU (PS) CKT-1 AT MUKTSAR(PS)	PSTCL	D	For protection testing & record Breaker timing parameters	11/Mar/2025	08:00	11/Mar/2025	18:00		PLANNED	Requested	

1082	RQ210517	OCC_228	slcdps_sd	BAY	408 TIE BAY - 400/220 KV 500 MVA ICT 3 AT RAJPURA(P)S AND FUTURE	PSTCL	D	Annual Protection testing of ICT and its related equipments	10/Mar/2025	08:00	11/Mar/2025	18:00		PLANNED	Requested	
1083	RQ209465	OCC_228	slcdps_sd	BAY	407 MAIN BAY - 400 KV TALWANDI SABOO(P)SG-DHURU(P)S (PS) CKT-1 (PSTCL) AT 400 KV DHURU(P)S	PSTCL	D	Protection Testing	06/Mar/2025	08:00	06/Mar/2025	18:00		PLANNED	Requested	
1084	RQ209459	OCC_228	slcdps_sd	BAY	401 MAIN BAY - 400 KV BEHMAN JASSA SINGH (PS)-MOGA(P)S (PSTCL) CKT-1 (PSTCL) AT 400 KV BEHMAN JASSA SINGH (PS)	PSTCL	D	Periodical Testing by Protection Team	06/Mar/2025	08:00	06/Mar/2025	18:00		PLANNED	Requested	
1085	RQ209453	OCC_228	slcdps_sd	BAY	402 TIE BAY - 400KV TALWANDI SABOO(P)SG-MUKTSAR(P)S (PS) CKT-1 AND 400KV MUKTSAR-MAKHU (PS) CKT-1 AT MUKTSAR(P)S	PSTCL	D	For protection testing & record Breaker timing parameters	04/Mar/2025	14:00	04/Mar/2025	17:00		PLANNED	Requested	
1086	RQ209456	OCC_228	slcdps_sd	BAY	405 TIE BAY - 400KV TALWANDI SABOO(P)SG-MUKTSAR(P)S (PS) CKT-2 AND 400KV MUKTSAR-MAKHU (PS) CKT-2 AT MUKTSAR(P)S	PSTCL	D	For protection testing & record Breaker timing parameters	04/Mar/2025	14:00	04/Mar/2025	17:00		PLANNED	Requested	
1087	RQ209455	OCC_228	slcdps_sd	BAY	406 MAIN BAY - 400KV MUKTSAR-MAKHU (PS) CKT-2 AT MUKTSAR(P)S	PSTCL	D	For protection testing & record Breaker timing parameters	04/Mar/2025	09:00	04/Mar/2025	14:00		PLANNED	Requested	
1088	RQ209412	OCC_228	slcdps_sd	BAY	401 MAIN BAY - 400KV TALWANDI SABOO(P)SG-MUKTSAR(P)S (PS) CKT-1 AT MUKTSAR(P)S	PSTCL	D	For protection testing & record Breaker timing parameters	04/Mar/2025	08:00	04/Mar/2025	18:00		PLANNED	Requested	
1089	RQ209411	OCC_228	slcdps_sd	BAY	411 TIE BAY - 400 KV BEHMAN JASSA SINGH (PS)-HMEL (PS) (PSTCL) CKT-1 (PSTCL) AND FUTURE AT 400 KV BEHMAN JASSA SINGH (PS) (PSTCL)	PSTCL	D	Periodical Maintenance	04/Mar/2025	08:00	04/Mar/2025	18:00		PLANNED	Requested	
1090	RQ209528	OCC_228	slcdck_sd	BAY	TBCB TRANSFER BUS BAY - 400KV BUS 3 AT RISHIKESH(U)K	PTCUL	C	400 kv D/C Rishkesh-Koteshwar bay construction work by M/s NRSSXXXVI Ltd	21/Mar/2025	08:00	24/Mar/2025	18:00		PLANNED	Requested	
1091	RQ209526	OCC_228	slcdck_sd	BAY	TBCB TRANSFER BUS BAY - 400KV BUS 3 AT RISHIKESH(U)K	PTCUL	C	400 kv D/C Rishkesh-Koteshwar bay construction work by M/s NRSSXXXVI Ltd	03/Mar/2025	08:00	06/Mar/2025	18:00		PLANNED	Requested	
1092	RQ210922	OCC_228	bbmb_sd	BAY	407 MAIN BAY - 400KV DEHAR(BB)-RAJPURA(P)S (BB) CKT-1 AT DEHAR(BB)	BBMB	C	For replacement of Isolator No.425 controlling X-7 Breaker.	20/Mar/2025	08:00	29/Mar/2025	18:00		PLANNED	Requested	
1093	RQ209533	OCC_228	stuup_sd	BAY	409 MAIN BAY - 400 KV AGRA FATEHBAD(U)P-FIROZABAD(P)JFTL (UP) CKT-1 (P)JFTL	PJFTL	D	AMP works	11/Mar/2025	08:00	11/Mar/2025	18:00		PLANNED	Requested	
1094	RQ209531	OCC_228	stuup_sd	BAY	412 MAIN BAY - 400 KV AGRA SOUTH(U)P-FIROZABAD(P)JFTL (UP) CKT-1 (P)JFTL	PJFTL	D	AMP works	09/Mar/2025	08:00	09/Mar/2025	18:00		PLANNED	Requested	
1095	RQ209529	OCC_228	stuup_sd	BAY	404 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV FIROZABAD(P)JFTL (P)JFTL	PJFTL	D	AMP works	03/Mar/2025	08:00	03/Mar/2025	18:00		PLANNED	Requested	
1096	RQ209527	OCC_228	stuup_sd	BAY	402 TIE BAY - 400/220 KV 500 MVA ICT 1 AT FIROZABAD(P)JFTL (P)JFTL AND FUTURE AT 400 KV FIROZABAD(P)JFTL (P)JFTL	PJFTL	D	AMP works	02/Mar/2025	08:00	02/Mar/2025	18:00		PLANNED	Requested	
1097	RQ209525	OCC_228	stuup_sd	BAY	407 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT FIROZABAD(P)JFTL (P)JFTL	PJFTL	D	AMP works	01/Mar/2025	08:00	01/Mar/2025	18:00		PLANNED	Requested	
1098	RQ209772	OCC_228	slcdcrs_sd	BAY	414 TIE BAY - 400KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1 AND FUTURE AT KAWAI SCTPS(APR)	APL	D	Annual maintenance and testing of Bay equipments	11/Mar/2025	08:00	11/Mar/2025	18:00		PLANNED	Requested	
1099	RQ209773	OCC_228	slcdcrs_sd	BAY	413 MAIN BAY - 400KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1 AT KAWAI SCTPS(APR)	APL	D	Annual maintenance and testing of Bay equipments	08/Mar/2025	08:00	08/Mar/2025	18:00		PLANNED	Requested	
1100	RQ209771	OCC_228	slcdcrs_sd	BAY	409 MAIN BAY - 63 MVAR BUS REACTOR NO 2 AT 400 KV KAWAI SCTPS(APR)	APRL	D	Annual maintenance and testing of Bay equipments	06/Mar/2025	08:00	06/Mar/2025	18:00		PLANNED	Requested	
1101	RQ209608	OCC_228	slcdcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT AJMER(R)S		D	Since the Tie bay has not been commissioned therefore 315 MVA, 400/220 KV Kanohar make ICT-III shall remain 'OFF' during S/D Period of 400 KV Main Bus-II & load will be fed by 400 /220 KV ICT-I.	29/Mar/2025	08:00	29/Mar/2025	18:00		PLANNED	Requested	
1102	RQ209610	OCC_228	slcdcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BIKANER(R)S	RRVPNL	D	Routine Maintenance	25/Mar/2025	08:00	25/Mar/2025	18:00		PLANNED	Requested	
1103	RQ209621	OCC_228	slcdcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT HINDALUN(R)S	RRVPNL	D	Halfyearly / Yearly Maintenance work	25/Mar/2025	08:00	25/Mar/2025	18:00		PLANNED	Requested	

1104	RQ209616	OCC_228	slcdcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANKANI(RS)	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	24/Mar/2025	08:00	24/Mar/2025	18:00		PLANNED	Requested	
1105	RQ209599	OCC_228	slcdcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HINDAUN(RS)	RRVPNL	D	Halfyearly / Yearly Maintenance work	24/Mar/2025	08:00	24/Mar/2025	18:00		PLANNED	Requested	
1106	RQ209602	OCC_228	slcdcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT RATANGARH(RS)	RRVPNL	C	Quarterly maintenance and attending oil leakage .	24/Mar/2025	08:00	26/Mar/2025	18:00		PLANNED	Requested	
1107	RQ209609	OCC_228	slcdcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BIKANER(RS)	RRVPNL	D	Routine Maintenance	24/Mar/2025	08:00	24/Mar/2025	18:00		PLANNED	Requested	
1108	RQ209617	OCC_228	slcdcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT KANKANI(RS)	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	21/Mar/2025	08:00	21/Mar/2025	18:00		PLANNED	Requested	
1109	RQ209612	OCC_228	slcdcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT CHITTORGARH(RS)	RRVPNL	D	FOR MAINTAINANCE WORK and Testing work	21/Mar/2025	08:00	21/Mar/2025	18:00		PLANNED	Requested	
1110	RQ209600	OCC_228	slcdcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HINDAUN(RS)	RRVPNL	D	Halfyearly / Yearly Maintenance work	20/Mar/2025	08:00	20/Mar/2025	18:00		PLANNED	Requested	
1111	RQ209740	OCC_228	slcdcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BHILWARA(RS)	RRVPNL	D	Routine Maintenance and testing work	19/Mar/2025	08:00	19/Mar/2025	18:00		PLANNED	Requested	
1112	RQ209613	OCC_228	slcdcrs_sd	TRANSFORMER	400/11 KV 80 MVA ST 1 AT KAWAI SCTPS(APR)	RRVPNL	D	Annual maintenance and testing of Bay equipments (Bay 405 & 406) and ST-1	18/Mar/2025	08:00	18/Mar/2025	18:00		PLANNED	Requested	
1113	RQ209607	OCC_228	slcdcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT RATANGARH(RS)	RRVPNL	C	Quarterly maintenance and attending oil leakage & replacement of bushing.	18/Mar/2025	08:00	21/Mar/2025	18:00		PLANNED	Requested	
1114	RQ209611	OCC_228	slcdcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT JODHPUR(RS)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	18/Mar/2025	08:00	18/Mar/2025	18:00		PLANNED	Requested	
1115	RQ209603	OCC_228	slcdcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT AKAL(RS)	RRVPNL	D	Quarterly maintenance	12/Mar/2025	15:00	13/Mar/2025	20:00		PLANNED	Requested	
1116	RQ209604	OCC_228	slcdcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BHILWARA(RS)	RRVPNL	D	Routine Maintenance and testing work	12/Mar/2025	08:00	12/Mar/2025	18:00		PLANNED	Requested	
1117	RQ209606	OCC_228	slcdcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JODHPUR(RS)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	12/Mar/2025	08:00	12/Mar/2025	18:00		PLANNED	Requested	
1118	RQ209618	OCC_228	slcdcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT AKAL(RS)	RRVPNL	D	Quarterly maintenance	10/Mar/2025	15:00	11/Mar/2025	20:00		PLANNED	Requested	
1119	RQ209615	OCC_228	slcdcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT HEERAPURA(RS)	RRVPNL	D	Testing & Maintenance work of 400 KV side bay Equipments	06/Mar/2025	08:00	06/Mar/2025	18:00		PLANNED	Requested	
1120	RQ209595	OCC_228	slcdcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AJMER(RS)	RRVPNL	D	Half Yearly maintenance work of 400/220 kv, 315 MVA ICT-1 & associated equipments	06/Mar/2025	08:00	06/Mar/2025	18:00		PLANNED	Requested	
1121	RQ209598	OCC_228	slcdcrs_sd	TRANSFORMER	400/220 KV 250 MVA ICT 3 AT HEERAPURA(RS)	RRVPNL	D	Testing & Maintenance work of 400 KV side bay Equipments	05/Mar/2025	08:00	05/Mar/2025	18:00		PLANNED	Requested	
1122	RQ209601	OCC_228	slcdcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT RATANGARH(RS)	RRVPNL	C	Quarterly maintenance and attending oil leakage & replacement of bushing.	05/Mar/2025	08:00	08/Mar/2025	18:00		PLANNED	Requested	
1123	RQ209605	OCC_228	slcdcrs_sd	TRANSFORMER	400/220 KV 250 MVA ICT 2 AT HEERAPURA(RS)	RRVPNL	D	Testing & Maintenance work of 400 KV side bay Equipments	04/Mar/2025	08:00	04/Mar/2025	18:00		PLANNED	Requested	
1124	RQ209596	OCC_228	slcdcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT CHITTORGARH(RS)	RRVPNL	C	FOR OIL Filtration work of ICT-I Main tank oil and MAINTAINANCE WORK and Testing work	03/Mar/2025	08:00	07/Mar/2025	18:00		PLANNED	Requested	
1125	RQ209614	OCC_228	slcdcrs_sd	TRANSFORMER	400/220 KV 250 MVA ICT 1 AT HEERAPURA(RS)	RRVPNL	D	Testing & Maintenance work of 400 KV side bay Equipments	03/Mar/2025	08:00	03/Mar/2025	18:00		PLANNED	Requested	
1126	RQ209700	OCC_228	slcdcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT HEERAPURA(RS)	RRVPNL	D	Complete painting work of Transformer	02/Mar/2025	08:00	02/Mar/2025	18:00		PLANNED	Requested	
1127	RQ209699	OCC_228	slcdcrs_sd	TRANSFORMER	400/220 KV 250 MVA ICT 1 AT HEERAPURA(RS)	RRVPNL	D	Complete painting work of Transformer	01/Mar/2025	08:00	01/Mar/2025	18:00		PLANNED	Requested	
1128	RQ210817	OCC_228	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SOHAWAL(PG)	POWERGRID	D	Relay Testing and Protection Scheme Implementation	28/Mar/2025	09:00	28/Apr/2025	18:00		PLANNED	Requested	
1129	RQ210810	OCC_228	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT JAULIVI (PG)	POWERGRID	D	For application of insulation coating or insulation sleeve on 33kV naked jumpers installed in Air Insulated switchyard	25/Mar/2025	09:00	25/Mar/2025	18:00		PLANNED	Requested	
1130	RQ209274	OCC_228	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KANPUR(PG)	POWERGRID	C	* SHUTDOWN OF 315 MVA ICT-II FOR STRINGING OF 220KV JACK BUS TWIN MOOSE >X CONDUCTOR OF 315MVA ICT-II	24/Mar/2025	10:00	30/Mar/2025	17:00		PLANNED	Requested	
1131	RQ210815	OCC_228	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT LUCKNOW_1(PG)	POWERGRID	D	LBB RELAY (202 BAY) RETROFITTING WORK AT 400KV LUCKNOW	24/Mar/2025	09:00	24/Mar/2025	18:00		PLANNED	Requested	
1132	RQ210809	OCC_228	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JAULIVI (PG)	POWERGRID	D	For application of insulation coating or insulation sleeve on 33kV naked jumpers installed in Air Insulated switchyard	24/Mar/2025	09:00	24/Mar/2025	18:00		PLANNED	Requested	
1133	RQ210925	OCC_228	bbmb_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT PANIPAT(BB)	POWERGRID	D	Yearly Mtc.	24/Mar/2025	08:00	24/Mar/2025	18:00		PLANNED	Requested	
1134	RQ210814	OCC_228	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT LUCKNOW_1(PG)	POWERGRID	D	LBB RELAY (201 BAY) RETROFITTING WORK AT 400KV LUCKNOW	21/Mar/2025	09:00	21/Mar/2025	18:00		PLANNED	Requested	
1135	RQ210919	OCC_228	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT PATIALA(PG)	POWERGRID	C	For ICT Inspection due to rising DGA and recommended by DGA Committee	17/Mar/2025	09:00	21/Mar/2025	18:00	kindly approve	PLANNED	Requested	
1136	RQ209918	OCC_228	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ABDULLAPUR(PG)	POWERGRID	D	AMP Work of 400 KV WEST BUS 1B	12/Mar/2025	09:00	12/Mar/2025	17:00	kindly approve	PLANNED	Requested	
1137	RQ210916	OCC_228	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PANCHKULA(PG)	POWERGRID	C	Overhauling of OLTC	11/Mar/2025	10:00	13/Mar/2025	18:00	kindly approve	PLANNED	Requested	
1138	RQ210915	OCC_228	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT PANCHKULA(PG)	POWERGRID	C	Overhauling of OLTC	04/Mar/2025	10:00	06/Mar/2025	18:00	kindly approve	PLANNED	Requested	
1139	RQ210816	OCC_228	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AGRA(PG)	POWERGRID	D	for implementation of selection logic for spare ICT and rotation of spare ICT, OSR modification work, application of sleeve on 33KV feeder.	04/Mar/2025	09:00	04/Mar/2025	17:30		PLANNED	Requested	
1140	RQ210813	OCC_228	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KANPUR(PG)	POWERGRID	D	AMP of ICT-2 IV side equipment, maintenance of "T" & "C" Isolator	01/Mar/2025	09:00	01/Mar/2025	17:00		PLANNED	Requested	
1141	RQ209407	OCC_228	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	28/Mar/2025	08:00	28/Mar/2025	18:00		PLANNED	Requested	

1142	RQ209406	OCC_228	slcdcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	21/Mar/2025	08:00	21/Mar/2025	18:00		PLANNED	Requested	
1143	RQ210546	OCC_228	slcdcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT RAJPURA(PS)	PSTCL	D	Annual maintenance/ Protection testing of ICT and its related equipments	18/Mar/2025	08:00	19/Mar/2025	18:00		PLANNED	Requested	
1144	RQ209403	OCC_228	slcdcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes, BMK, CTR Panel and C&R Panels	17/Mar/2025	08:00	17/Mar/2025	18:00		PLANNED	Requested	
1145	RQ209402	OCC_228	slcdcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT RAJPURA(PS)	PSTCL	D	Annual maintenance/ Protection testing of ICT and its related equipments	17/Mar/2025	08:00	17/Mar/2025	18:00		PLANNED	Requested	
1146	RQ210544	OCC_228	slcdcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT RAJPURA(PS)	PSTCL	D	Annual maintenance/ Protection testing of ICT and its related equipments	17/Mar/2025	08:00	17/Mar/2025	18:00		PLANNED	Requested	
1147	RQ210542	OCC_228	slcdcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT RAJPURA(PS)	PSTCL	D	Annual Protection testing of ICT and its related equipments	12/Mar/2025	08:00	13/Mar/2025	18:00		PLANNED	Requested	
1148	RQ209400	OCC_228	slcdcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT RAJPURA(PS)	PSTCL	D	Annual Protection testing of ICT and its related equipments	12/Mar/2025	08:00	13/Mar/2025	18:00		PLANNED	Requested	
1149	RQ210545	OCC_228	slcdcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT NAKODAR(PGS)	PSTCL	D	Periodic Maintenance	12/Mar/2025	08:00	12/Mar/2025	18:00		PLANNED	Requested	
1150	RQ209395	OCC_228	slcdcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DHURI(PS)	PSTCL	D	IR value and OLTC sample	11/Mar/2025	08:00	11/Mar/2025	18:00		PLANNED	Requested	
1151	RQ209392	OCC_228	slcdcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes, BMK, CTR Panel and C&R Panels	10/Mar/2025	08:00	10/Mar/2025	18:00		PLANNED	Requested	
1152	RQ210516	OCC_228	slcdcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT RAJPURA(PS)	PSTCL	D	Periodical Testing by Protection Team	10/Mar/2025	08:00	11/Mar/2025	18:00		PLANNED	Requested	
1153	RQ209391	OCC_228	slcdcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT RAJPURA(PS)	PSTCL	D	Annual Protection testing of ICT and its related equipments	10/Mar/2025	08:00	11/Mar/2025	18:00		PLANNED	Requested	
1154	RQ209390	OCC_228	slcdcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT DHURI(PS)	PSTCL	D	IR value and OLTC sample	07/Mar/2025	08:00	07/Mar/2025	18:00		PLANNED	Requested	
1155	RQ209389	OCC_228	slcdcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning and IR of equipments.	07/Mar/2025	08:00	07/Mar/2025	18:00		PLANNED	Requested	
1156	RQ209387	OCC_228	slcdcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)	PSTCL	D	Maintenance of isolator 201 89L, 201 89C, tightening of clamps of CB 201 & CT -201 and IR value	05/Mar/2025	08:00	05/Mar/2025	18:00		PLANNED	Requested	
1157	RQ209386	OCC_228	slcdcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes, BMK, CTR Panel and C&R Panels	03/Mar/2025	08:00	03/Mar/2025	18:00		PLANNED	Requested	
1158	RQ209217	OCC_228	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT SULTANPUR(UP)	UPPTCL	C	For Preventive Maintenance of ICT	27/Mar/2025	10:00	27/Mar/2025	17:00		PLANNED	Requested	
1159	RQ209265	OCC_228	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BANDA(UP)	UPPTCL	C	* SHUT DOWN TAKEN FOR CENTRIFUSING OF OIL and replacement of ICT oil flow >X pump . SUPPLY WILL CONTINUE FROM 315 MVA ICT II .	27/Mar/2025	10:00	29/Mar/2025	17:00		PLANNED	Requested	
1160	RQ209237	OCC_228	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SULTANPUR(UP)	UPPTCL	C	For Preventive Maintenance of ICT	26/Mar/2025	10:00	26/Mar/2025	17:00		PLANNED	Requested	
1161	RQ209506	OCC_228	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT INDIRAPURAM(UP)	UPPTCL	C	Annual Testing & Maintenance works	26/Mar/2025	09:00	26/Mar/2025	11:00		PLANNED	Requested	
1162	RQ209238	OCC_228	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SULTANPUR(UP)	UPPTCL	C	For Preventive Maintenance of ICT	25/Mar/2025	10:00	25/Mar/2025	17:00		PLANNED	Requested	
1163	RQ209507	OCC_228	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT INDIRAPURAM(UP)	UPPTCL	C	Annual Testing & Maintenance works	25/Mar/2025	09:00	25/Mar/2025	11:00		PLANNED	Requested	
1164	RQ209218	OCC_228	stuup_sd	TRANSFORMER	400/220 KV 200 MVA ICT 3 AT AGRA SOUTH(UP)	UPPTCL	D	* Routine annual testing and maintenance work	24/Mar/2025	10:00	26/Mar/2025	18:00		PLANNED	Requested	
1165	RQ209245	OCC_228	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAREILLY(UP)	UPPTCL	C	220 KV C.B. Overhauling and other Preventive Maintenance works. No >X supply affected, maintained through 315 MVA ICT II and	22/Mar/2025	10:00	24/Mar/2025	17:00		PLANNED	Requested	
1166	RQ209219	OCC_228	stuup_sd	TRANSFORMER	400/220 KV 200 MVA ICT 2 AT AGRA SOUTH(UP)	UPPTCL	D	* Routine annual testing and maintenance work	19/Mar/2025	10:00	21/Mar/2025	18:00		PLANNED	Requested	
1167	RQ209239	OCC_228	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 2 AT SULTANPUR(UP)	UPPTCL	C	For Preventive Maintenance of ICT	17/Mar/2025	10:00	17/Mar/2025	17:00		PLANNED	Requested	
1168	RQ209264	OCC_228	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BANDA(UP)	UPPTCL	C	* SHUT DOWN TAKEN FOR OIL LEAKAGE ATTEND OF MAIN TANK TO OLTC TANK CHAMBER >X AND CENTRIFUSING OF OIL. SUPPLY WILL CONTINUE FRO	17/Mar/2025	10:00	24/Mar/2025	17:00		PLANNED	Requested	
1169	RQ209512	OCC_228	stuup_sd	TRANSFORMER	400/132 KV 100 MVA ICT 2 AT ANPARA(UP)	UPPTCL	C	For bay maintenance ,Attending oil leakage of Transformer, Maintenance of pantograph isolator	17/Mar/2025	09:00	20/Mar/2025	18:00		PLANNED	Requested	
1170	RQ209259	OCC_228	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAREILLY(UP)	UPPTCL	C	Attending oil seepage, Gasket replacement and centrifuging of T/F oil. >X Alongwith 400 KV C.B. Overhauling and other Preven	15/Mar/2025	10:00	21/Mar/2025	17:00		PLANNED	Requested	
1171	RQ209510	OCC_228	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FIROZABAD(PJFTL)	UPPTCL	D	AMP WORK	13/Mar/2025	08:00	13/Mar/2025	18:00		PLANNED	Requested	
1172	RQ209511	OCC_228	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FIROZABAD(PJFTL)	UPPTCL	D	AMP works	12/Mar/2025	08:00	12/Mar/2025	18:00		PLANNED	Requested	
1173	RQ209277	OCC_228	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT GR.NOIDA(UPC)	UPPTCL	C	Routine Testing will be done of 500 MVA ICT 6 during this shutdown period.	10/Mar/2025	10:00	10/Mar/2025	16:00		PLANNED	Requested	
1174	RQ209223	OCC_228	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 3 AT MAU(UP)	UPPTCL	C	Routine testing and maintenance work	08/Mar/2025	09:00	08/Mar/2025	17:00		PLANNED	Requested	
1175	RQ209498	OCC_228	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT HAPURA(UP)	UPPTCL	C	Annual Testing & Maintenance works	07/Mar/2025	10:00	07/Mar/2025	12:00		PLANNED	Requested	
1176	RQ209246	OCC_228	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BAREILLY(UP)	UPPTCL	C	400 KV C.B. Overhauling and other Preventive Maintenance works. No >X supply affected, maintained through 315 MVA ICT I and	07/Mar/2025	10:00	12/Mar/2025	17:00		PLANNED	Requested	

1177	RQ209266	OCC_228	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ORAI(UP)	UPPTCL	D	for routine testing and maintenance 22.01.2025 12:07:42 INDIA (11007502)	06/Mar/2025	10:00	07/Mar/2025	18:00		PLANNED	Requested	
1178	RQ209236	OCC_228	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT JEHTA_HARDOI ROAD (UP)	UPPTCL	C	Shutdown of 500 MVA ICT-2 For Discharge Aircell rectification work	06/Mar/2025	10:00	07/Mar/2025	17:00		PLANNED	Requested	
1179	RQ209276	OCC_228	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT MURADNAGAR_1(UP)	UPPTCL	D	shutdown of 315 mva ict-3 for bushing and CT ten delta testing	06/Mar/2025	10:00	06/Mar/2025	18:00		PLANNED	Requested	
1180	RQ209908	OCC_228	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MUZAFFARNAGAR(UP)	UPPTCL	D	Routine Protection Testing and Maintenance work	06/Mar/2025	10:00	06/Mar/2025	17:00		PLANNED	Requested	
1181	RQ209224	OCC_228	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 2 AT MAU(UP)	UPPTCL	C	Routine testing and maintenance work	06/Mar/2025	09:00	06/Mar/2025	17:00		PLANNED	Requested	
1182	RQ209231	OCC_228	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MORADABAD(UP)	UPPTCL	C	* Planned Shutdown is required for General Maintenance in which tightening of all Clamps and connectors and other related work	06/Mar/2025	09:00	06/Mar/2025	18:00		PLANNED	Requested	
1183	RQ209208	OCC_228	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT ALIGARH(UP)	UPPTCL	D	Testing & Maintenance of ICT & bay.	06/Mar/2025	08:00	06/Mar/2025	18:00	Bay no. 408,409	PLANNED	Requested	
1184	RQ209907	OCC_228	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MUZAFFARNAGAR(UP)	UPPTCL	D	Routine Protection Testing and Maintenance work	05/Mar/2025	10:00	05/Mar/2025	17:00		PLANNED	Requested	
1185	RQ209230	OCC_228	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 3 AT MURADNAGAR_2(UP)	UPPTCL	C	* 400/220 KV ,240 MVA ICT-III plan shut down for preventive maintenance and >X testing work	05/Mar/2025	09:00	05/Mar/2025	18:00		PLANNED	Requested	
1186	RQ209906	OCC_228	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MUZAFFARNAGAR(UP)	UPPTCL	D	Routine Protection Testing and Maintenance work	04/Mar/2025	10:00	04/Mar/2025	17:00		PLANNED	Requested	
1187	RQ209275	OCC_228	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MURADNAGAR_1(UP)	UPPTCL	D	shutdown of 500 mva ict-2 for bushing and CT ten delta testing	04/Mar/2025	10:00	04/Mar/2025	18:00		PLANNED	Requested	
1188	RQ209225	OCC_228	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 1 AT MAU(UP)	UPPTCL	C	Routine testing and maintenance work	04/Mar/2025	09:00	04/Mar/2025	17:00		PLANNED	Requested	
1189	RQ209232	OCC_228	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MORADABAD(UP)	UPPTCL	D	* Planned Shutdown is required for General Maintenance in which tightening of all Clamps and connectors and other related work	04/Mar/2025	09:00	04/Mar/2025	18:00		PLANNED	Requested	
1190	RQ209229	OCC_228	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MURADNAGAR_2(UP)	UPPTCL	C	400/220 KV ,315 MVA ICT-II plan shutdown for preventive maintenance and >X routine testing	04/Mar/2025	09:00	04/Mar/2025	18:00		PLANNED	Requested	
1191	RQ209278	OCC_228	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ORAI(UP)	UPPTCL	D	* for routine testing and maintenance 22.01.2025 12:07:16 INDIA (11007502)	03/Mar/2025	10:00	04/Mar/2025	18:00		PLANNED	Requested	
1192	RQ209261	OCC_228	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BAREILLY(UP)	UPPTCL	C	FOR TESTING OF NEWLY COMMISSIONED 220KV BUS BAR PROTECTION PANEL SUPPLY >X OF ALL 220KV FEEDERS AFFECTED DURING	02/Mar/2025	10:00	02/Mar/2025	13:00		PLANNED	Requested	
1193	RQ209244	OCC_228	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAREILLY(UP)	UPPTCL	C	FOR TESTING OF NEWLY COMMISSIONED 220KV BUS BAR PROTECTION PANEL SUPPLY >X OF ALL 220KV FEEDERS AFFECTED DURING THIS PERIOD.	02/Mar/2025	10:00	02/Mar/2025	13:00		PLANNED	Requested	
1194	RQ209260	OCC_228	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAREILLY(UP)	UPPTCL	C	FOR TESTING OF NEWLY COMMISSIONED 220KV BUS BAR PROTECTION PANEL SUPPLY >X OF ALL 220KV FEEDERS AFFECTED DURING THIS PERIOD.	02/Mar/2025	10:00	02/Mar/2025	13:00		PLANNED	Requested	
1195	RQ210287	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BHIWADI(PG)		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays.	27/Mar/2025	08:00	27/Mar/2025	18:00		PLANNED	Requested	
1196	RQ209791	OCC_228	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MOGA(PG)		D	AMP Work	26/Mar/2025	10:00	26/Mar/2025	17:00	Kindly approve.	PLANNED	Requested	
1197	RQ210348	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MANDOLA(PG)		D	For AMP work	26/Mar/2025	08:00	26/Mar/2025	18:00	For AMP work	PLANNED	Requested	
1198	RQ210286	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BHIWADI(PG)		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays and AMP works	26/Mar/2025	08:00	26/Mar/2025	18:00		PLANNED	Requested	
1199	RQ209790	OCC_228	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MOGA(PG)		D	AMP Work	25/Mar/2025	10:00	25/Mar/2025	17:00	Kindly approve.	PLANNED	Requested	
1200	RQ210285	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BHIWADI(PG)		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays and AMP works	25/Mar/2025	08:00	25/Mar/2025	18:00		PLANNED	Requested	
1201	RQ209792	OCC_228	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MOGA(PG)		D	AMP Work	24/Mar/2025	10:00	24/Mar/2025	17:00	Kindly approve.	PLANNED	Requested	
1202	RQ209805	OCC_228	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT AMRITSAR(PG)		D	AMP Work	21/Mar/2025	10:00	21/Mar/2025	17:00	Kindly approve.	PLANNED	Requested	
1203	RQ210280	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT HISSAR(PG)		D	220 KV Bus bar retrofitment	21/Mar/2025	08:00	22/Mar/2025	18:00		PLANNED	Requested	
1204	RQ210304	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BIKANER_2 (PBTSL)		D	For Bay Extension works	20/Mar/2025	17:00	27/Mar/2025	23:00		PLANNED	Requested	
1205	RQ209806	OCC_228	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AMRITSAR(PG)		D	AMP Work	20/Mar/2025	10:00	20/Mar/2025	17:00	Kindly approve.	PLANNED	Requested	
1206	RQ210343	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FATEHGARH_III(PG)		D	AMP works	19/Mar/2025	15:00	19/Mar/2025	23:00		PLANNED	Requested	
1207	RQ210279	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HISSAR(PG)		D	220 KV Bus bar retrofitment	19/Mar/2025	08:00	20/Mar/2025	18:00		PLANNED	Requested	
1208	RQ210342	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FATEHGARH_III(PG)		D	AMP works	18/Mar/2025	15:00	18/Mar/2025	23:00		PLANNED	Requested	

1209	RQ209803	OCC_228	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT WAGODRA(PG)		D	For putting ICT-1Y in service in place of Spare ICT-1/2.	18/Mar/2025	11:00	18/Mar/2025	12:00	Kindly approve.	PLANNED	Requested	
1210	RQ209804	OCC_228	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT AMRITSAR(PG)		D	AMP Work	18/Mar/2025	10:00	18/Mar/2025	17:00	Kindly approve.	PLANNED	Requested	
1211	RQ210294	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BASSI(PG)		D	400KV Busbar Retrofitment and testing work (Back Trip testing in Main Bay LBB).	18/Mar/2025	09:00	18/Mar/2025	18:00		PLANNED	Requested	
1212	RQ210303	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ROORKEE(PG)		D	relay retrofit	18/Mar/2025	09:00	18/Mar/2025	18:00		PLANNED	Requested	
1213	RQ210335	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BHIWANI(PG)		D	Relay Testing and AMP.	18/Mar/2025	09:00	18/Mar/2025	18:00		PLANNED	Requested	
1214	RQ210322	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT BHADLA_2 (PG)		D	AMP Work, Attending Punch Points	17/Mar/2025	18:00	18/Mar/2025	23:00		PLANNED	Requested	
1215	RQ210341	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT FATEHGARH_III(PG)		D	AMP works	17/Mar/2025	15:00	17/Mar/2025	23:00		PLANNED	Requested	
1216	RQ209799	OCC_228	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SAMBA(PG)		D	AMP Work	17/Mar/2025	10:00	17/Mar/2025	17:00	Kindly approve.	PLANNED	Requested	
1217	RQ210327	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BHADLA(RS)		D	CSD reley installation & fine tuning of CSD	17/Mar/2025	09:30	17/Mar/2025	18:00		PLANNED	Requested	
1218	RQ210302	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ROORKEE(PG)		D	relay retrofit	17/Mar/2025	09:00	17/Mar/2025	18:00		PLANNED	Requested	
1219	RQ210278	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HISSAR(PG)		D	220 KV Bus bar retro fitment	17/Mar/2025	08:00	18/Mar/2025	18:00		PLANNED	Requested	
1220	RQ210340	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT FATEHGARH_III(PG)		D	AMP works	16/Mar/2025	15:00	16/Mar/2025	23:00		PLANNED	Requested	
1221	RQ210334	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BHIWANI(PG)		D	Relay Testing and AMP.	16/Mar/2025	09:00	16/Mar/2025	18:00		PLANNED	Requested	
1222	RQ210321	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT BHADLA_2 (PG)		D	AMP Work, Attending Punch Points	15/Mar/2025	18:00	16/Mar/2025	23:00		PLANNED	Requested	
1223	RQ210339	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT FATEHGARH_III(PG)		D	AMP works	14/Mar/2025	15:00	14/Mar/2025	23:00		PLANNED	Requested	
1224	RQ210328	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BHADLA(PG)		D	CSD reley installation & fine tuning of CSD	14/Mar/2025	09:30	14/Mar/2025	18:00		PLANNED	Requested	
1225	RQ210326	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA(RS)		D	CSD reley installation & fine tuning of CSD	14/Mar/2025	09:30	14/Mar/2025	18:00		PLANNED	Requested	
1226	RQ210273	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BAGHPAT(PG)		C	For SF6 gas leakage arrest work in 220 KV side LA of Y-phase and General AMP	14/Mar/2025	09:00	15/Mar/2025	18:00		PLANNED	Requested	
1227	RQ210352	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MANDOLA(PG)		D	400KV 415 Main Bay Lbb/BUS BAR Relay retrofit and testing work	14/Mar/2025	08:00	14/Mar/2025	18:00	400KV 415 Main Bay Lbb/BUS BAR Relay retrofit and testing work and during this work ICT-1 shutdown will be required/under add-cap	PLANNED	Requested	
1228	RQ210268	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT JIND(PG)		D	FOR RTCC INTEGRATION WORK	14/Mar/2025	08:00	14/Mar/2025	18:00		PLANNED	Requested	
1229	RQ210320	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT BHADLA_2 (PG)		D	AMP Work, Attending Punch Points	13/Mar/2025	18:00	14/Mar/2025	23:00		PLANNED	Requested	
1230	RQ210308	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BIKANER_2 (PBTSI)		D	For Bay Extension works	13/Mar/2025	17:00	20/Mar/2025	23:00		PLANNED	Requested	
1231	RQ210338	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT FATEHGARH_III(PG)		D	AMP works	13/Mar/2025	15:00	13/Mar/2025	23:00		PLANNED	Requested	
1232	RQ210329	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BHADLA(PG)		D	CSD reley installation & fine tuning of CSD	13/Mar/2025	09:30	13/Mar/2025	18:00		PLANNED	Requested	
1233	RQ210274	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BAGHPAT(PG)		D	General AMP of ICT and Relay Testing Work	13/Mar/2025	09:00	13/Mar/2025	18:00		PLANNED	Requested	
1234	RQ210351	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MANDOLA(PG)		D	400KV 412 Main Bay Lbb/BUS BAR Relay retrofit and testing work	13/Mar/2025	08:00	13/Mar/2025	18:00	400KV 412 Main Bay Lbb/BUS BAR Relay retrofit and testing work and during this work ICT-2 shutdown will be required/under add-cap	PLANNED	Requested	
1235	RQ210309	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT BIKANER_2 (PBTSI)		D	For Bay Extension works	12/Mar/2025	17:00	19/Mar/2025	23:00		PLANNED	Requested	
1236	RQ210337	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FATEHGARH_III(PG)		D	AMP works	12/Mar/2025	15:00	12/Mar/2025	23:00		PLANNED	Requested	
1237	RQ210298	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BAHADURGARH(PG)		D	AMP WORK	12/Mar/2025	09:00	12/Mar/2025	18:00		PLANNED	Requested	
1238	RQ210267	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT JIND(PG)		D	FOR RTCC INTEGRATION WORK	12/Mar/2025	08:00	12/Mar/2025	18:00		PLANNED	Requested	
1239	RQ210284	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BHIWADI(PG)		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays.	12/Mar/2025	08:00	12/Mar/2025	13:00		PLANNED	Requested	
1240	RQ210319	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BHADLA_2 (PG)		D	AMP Work, Attending Punch Points	11/Mar/2025	18:00	12/Mar/2025	23:00		PLANNED	Requested	
1241	RQ210305	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BIKANER_2 (PBTSI)		D	For Bay Extension works	11/Mar/2025	17:00	19/Mar/2025	23:00		PLANNED	Requested	
1242	RQ210336	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FATEHGARH_III(PG)		D	AMP works	11/Mar/2025	15:00	11/Mar/2025	23:00		PLANNED	Requested	
1243	RQ210283	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BHIWADI(PG)		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays.	11/Mar/2025	08:00	11/Mar/2025	13:00		PLANNED	Requested	

1244	RQ210307	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BIKANER_2 (PBTSL)		D	For Bay Extension works	10/Mar/2025	17:00	17/Mar/2025	23:00		PLANNED	Requested	
1245	RQ210330	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT BHADLA(PG)		D	CSD realy installation & fine tuning of CSD	10/Mar/2025	09:30	10/Mar/2025	18:00		PLANNED	Requested	
1246	RQ210275	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BHINMAL(PG)		D	AMP WORK	10/Mar/2025	09:00	10/Mar/2025	18:00		PLANNED	Requested	
1247	RQ210266	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT JIND(PG)		D	FOR RTCC INTEGRATION WORK	10/Mar/2025	08:00	10/Mar/2025	18:00		PLANNED	Requested	
1248	RQ210318	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BHADLA_2 (PG)		D	AMP Work, Attending Punch Points	09/Mar/2025	18:00	10/Mar/2025	23:00		PLANNED	Requested	
1249	RQ210293	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BASSI(PG)		D	400KV Busbar Retrofitment and testing work (Back Trip testing in Main Bay LBB)	09/Mar/2025	09:00	09/Mar/2025	18:00		PLANNED	Requested	
1250	RQ210350	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MANDOLA(PG)		D	400KV 413 Main Bay Lbb/BUS BAR Relay retrofit and testing work	09/Mar/2025	08:00	09/Mar/2025	18:00	400KV 413 Main Bay Lbb/BUS BAR Relay retrofit and testing work and during this work ICT-3 shutdown will be required/under add-cap	PLANNED	Requested	
1251	RQ210292	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BASSI(PG)		D	400KV Busbar Retrofitment and testing work (Back Trip testing in Main Bay LBB)	08/Mar/2025	09:00	08/Mar/2025	18:00		PLANNED	Requested	
1252	RQ210349	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MANDOLA(PG)		D	400KV 410 Main Bay Lbb/BUS BAR Relay retrofit and testing work	08/Mar/2025	08:00	08/Mar/2025	18:00	400KV 410 Main Bay Lbb/BUS BAR Relay retrofit and testing work and during this work ICT-4 shutdown will be required/under add-cap	PLANNED	Requested	
1253	RQ210317	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BHADLA_2 (PG)		D	AMP Work, Attending Punch Points	07/Mar/2025	18:00	08/Mar/2025	23:00		PLANNED	Requested	
1254	RQ209802	OCC_228	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT WAGOORA(PG)		D	AMP Work	07/Mar/2025	10:00	07/Mar/2025	17:00	Kindly approve.	PLANNED	Requested	
1255	RQ209798	OCC_228	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT KISHENPUR(PG)		D	AMP Work	07/Mar/2025	10:00	07/Mar/2025	17:00	Kindly approve.	PLANNED	Requested	
1256	RQ210297	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BAHADURGARH(PG)		D	AMP WORK	07/Mar/2025	09:00	07/Mar/2025	18:00		PLANNED	Requested	
1257	RQ210316	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BHADLA_2 (PG)		D	AMP Work, Attending Punch Points	06/Mar/2025	18:00	06/Mar/2025	23:00		PLANNED	Requested	
1258	RQ210331	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT BHADLA(PG)		D	CSD realy installation & fine tuning of CSD	06/Mar/2025	09:30	06/Mar/2025	18:00		PLANNED	Requested	
1259	RQ210276	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BHINMAL(PG)		D	AMP WORK	06/Mar/2025	09:00	06/Mar/2025	18:00		PLANNED	Requested	
1260	RQ210315	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA_2 (PG)		D	AMP Work, Attending Punch Points	05/Mar/2025	18:00	05/Mar/2025	23:00		PLANNED	Requested	
1261	RQ210310	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT BIKANER_2 (PBTSL)		D	For Bay Extension works	05/Mar/2025	17:00	13/Mar/2025	23:00		PLANNED	Requested	
1262	RQ209797	OCC_228	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KISHENPUR(PG)		D	AMP Work	05/Mar/2025	10:00	05/Mar/2025	17:00	Kindly approve.	PLANNED	Requested	
1263	RQ209794	OCC_228	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MALERKOTLA(PG)		D	AMP of 500 MVA ICT-3 & 220 KV bay at PSTCL yard	05/Mar/2025	10:00	05/Mar/2025	17:00	Kindly approve.	PLANNED	Requested	
1264	RQ210306	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BIKANER_2 (PBTSL)		D	For Bay Extension works	04/Mar/2025	17:00	11/Mar/2025	23:00		PLANNED	Requested	
1265	RQ209796	OCC_228	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT LUDHIANA(PG)		D	AMP Work	04/Mar/2025	10:00	04/Mar/2025	17:00	Kindly approve.	PLANNED	Requested	
1266	RQ210296	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAHADURGARH(PG)		D	AMP WORK	04/Mar/2025	09:00	04/Mar/2025	18:00		PLANNED	Requested	
1267	RQ210295	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SIKAR(PG)		D	AMP WORK	04/Mar/2025	09:00	04/Mar/2025	18:00		PLANNED	Requested	
1268	RQ209795	OCC_228	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT LUDHIANA(PG)		D	AMP Work	03/Mar/2025	10:00	03/Mar/2025	17:00	Kindly approve.	PLANNED	Requested	
1269	RQ210332	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT BHADLA(PG)		D	CSD realy installation & fine tuning of CSD	03/Mar/2025	09:30	03/Mar/2025	18:00		PLANNED	Requested	
1270	RQ210277	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BHINMAL(PG)		D	400KV AND 220KV SIDE CT oil Sampling WORK	03/Mar/2025	09:00	03/Mar/2025	18:00		PLANNED	Requested	
1271	RQ210291	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT SIKAR(PG)		D	AMP WORK	03/Mar/2025	09:00	03/Mar/2025	18:00		PLANNED	Requested	
1272	RQ210355	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MANDOLA(PG)		D	For 414 Tie Bay LBB relay retrofit and testing work	02/Mar/2025	08:00	02/Mar/2025	18:00	400KV 414 Tie Bay Lbb/BUS BAR Relay retrofit and testing work and during this work ICT-3 shutdown will be required/under add-cap	PLANNED	Requested	
1273	RQ210356	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MANDOLA(PG)		D	For 414 Tie Bay LBB relay retrofit and testing work	02/Mar/2025	08:00	02/Mar/2025	18:00	400KV 414 Tie Bay Lbb/BUS BAR Relay retrofit and testing work and during this work ICT-1 shutdown will be required/under add-cap	PLANNED	Requested	
1274	RQ209801	OCC_228	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT WAGOORA(PG)		D	AMP Work	01/Mar/2025	10:00	01/Mar/2025	17:00	Kindly approve.	PLANNED	Requested	
1275	RQ210281	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HISSAR(PG)		C	FOR RETROFITMENT OF ISOLATOR IN ADD CAP 19-24 BLOCK AT HISSAR SS	01/Mar/2025	09:00	09/Mar/2025	18:00		PLANNED	Requested	

1276	RQ210354	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MANDOLA(PG)		D	For 411 Tie Bay LBB relay retrofit and testing work	01/Mar/2025	08:00	01/Mar/2025	18:00	400KV 411 Tie Bay Lbb/BUS BAR Relay retrofit and testing work and during this work ICT-2 shutdown will be required/under add-cap	PLANNED	Requested	
1277	RQ210353	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MANDOLA(PG)		D	For 411 Tie Bay LBB relay retrofit and testing work	01/Mar/2025	08:00	01/Mar/2025	18:00	400KV 411 Tie Bay Lbb/BUS BAR Relay retrofit and testing work and during this work ICT-4 shutdown will be required/under add-cap	PLANNED	Requested	
1278	RQ210282	OCC_228	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BHIWADI(PG)		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays.	01/Mar/2025	08:00	01/Mar/2025	13:00		PLANNED	Requested	
1279	RQ209904	OCC_228	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT DHANODA(HV)	HVPNL	D	For Tri-annual maintenance of ICT and its bay equipments.	21/Mar/2025	10:00	21/Mar/2025	18:00		PLANNED	Requested	
1280	RQ210583	OCC_228	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT KIRORI(HV)	HVPNL	D	Preventive maintenance for upcoming summer season	21/Mar/2025	10:00	21/Mar/2025	17:00		PLANNED	Requested	
1281	RQ210581	OCC_228	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KIRORI(HV)	HVPNL	D	Preventive maintenance for upcoming summer season	13/Mar/2025	10:00	13/Mar/2025	17:00		PLANNED	Requested	
1282	RQ209903	OCC_228	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DHANODA(HV)	HVPNL	D	For Tri-annual maintenance of ICT and its bay equipments.	12/Mar/2025	10:00	12/Mar/2025	18:00		PLANNED	Requested	
1283	RQ209902	OCC_228	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DHANODA(HV)	HVPNL	D	For Tri-annual maintenance of ICT and its bay equipments.	07/Mar/2025	10:00	07/Mar/2025	18:00		PLANNED	Requested	
1284	RQ210582	OCC_228	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KIRORI(HV)	HVPNL	D	Preventive maintenance for upcoming summer season	06/Mar/2025	10:00	06/Mar/2025	17:00		PLANNED	Requested	
1285	RQ210525	OCC_228	slcdv_sd	TRANSFORMER	400/11 KV 216 MVA GT 6 AT BAWANA CCGTB(DTL)	DTL	C	Testing of Generator Transformer STGT-2 and bay maintenance	21/Mar/2025	10:00	25/Mar/2025	17:00		PLANNED	Requested	
1286	RQ210524	OCC_228	slcdv_sd	TRANSFORMER	400/11 KV 253 MVA GT 3 AT BAWANA CCGTB(DTL)	DTL	C	Testing of generator Transformer GTGT-3 and bay maintenance	17/Mar/2025	10:00	20/Mar/2025	17:00		PLANNED	Requested	
1287	RQ210924	OCC_228	bbmb_sd	TRANSFORMER	400/220 KV 450 MVA ICT 1 AT PANIPAT(BB)	BBMB	D	Yearly Mtc.	20/Mar/2025	08:00	20/Mar/2025	18:00		PLANNED	Requested	
1288	RQ209779	OCC_228	singrauli_sd	TRANSFORMER	400/132 KV 100 MVA ICT 2 AT SINGRAULI(NT)	NTPC	C	SAS INTEGRATION	12/Mar/2025	08:00	19/Mar/2025	18:00	SHUTDOWN REQUIRED	PLANNED	Requested	
1289	RQ209778	OCC_228	singrauli_sd	TRANSFORMER	400/132 KV 100 MVA ICT 1 AT SINGRAULI(NT)	NTPC	C	SAS INTEGRATION	03/Mar/2025	08:00	09/Mar/2025	18:00	SHUTDOWN REQUIRED	PLANNED	Requested	
1290	RQ209358	OCC_228	ntpcos_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT UNCHAHAR(NT)	NTPC	C	bay equipment testing	03/Mar/2025	08:00	04/Mar/2025	18:00		PLANNED	Requested	
1291	RQ210504	OCC_228	slchp_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT WANGTOO(GIS)	HPPTCL	D	Periodical testing	07/Mar/2025	09:00	07/Mar/2025	17:00		PLANNED	Requested	
1292	RQ210503	OCC_228	slchp_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT WANGTOO(GIS)	HPPTCL	D	Periodical testing	05/Mar/2025	09:00	05/Mar/2025	17:00		PLANNED	Requested	
1293	RQ209597	OCC_228	slcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DEEDWANA(MTS)	RRVPNL_ATSL	D	Annual Preventive Maintenance Work	07/Mar/2025	08:00	07/Mar/2025	18:00		PLANNED	Requested	
1294	RQ209941	OCC_228	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(P) (PS) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	31/Mar/2025	08:00	31/Mar/2025	18:00		PLANNED	Requested	
1295	RQ209938	OCC_228	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-DANDHARIKALANI(P) (PSTCL) CKT-2	PSTCL	D	Tree cutting and Jumper tightening TN 01 to 08	27/Mar/2025	08:00	27/Mar/2025	18:00		PLANNED	Requested	
1296	RQ209640	OCC_228	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(P) (PS) CKT-2	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	18/Mar/2025	08:00	18/Mar/2025	18:00		PLANNED	Requested	
1297	RQ210842	OCC_228	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-DANDHARIKALANI(P) (PSTCL) CKT-2	PSTCL	D	Mtc. of Substation Equipment	18/Mar/2025	08:00	18/Mar/2025	18:00		PLANNED	Requested	
1298	RQ210841	OCC_228	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-DANDHARIKALANI(P) (PSTCL) CKT-1	PSTCL	D	Mtc. of Substation Equipment	17/Mar/2025	08:00	17/Mar/2025	18:00		PLANNED	Requested	
1299	RQ209590	OCC_228	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(P) (PS) CKT-2	PSTCL	D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 20 to 30	11/Mar/2025	08:00	11/Mar/2025	18:00		PLANNED	Requested	
1300	RQ209592	OCC_228	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-DANDHARIKALANI(P) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 8 to 16	11/Mar/2025	08:00	11/Mar/2025	18:00		PLANNED	Requested	
1301	RQ209577	OCC_228	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(P) (PS) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	06/Mar/2025	08:00	06/Mar/2025	18:00		PLANNED	Requested	
1302	RQ209573	OCC_228	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(P) (PS) CKT-1	PSTCL	D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 20 to 30	05/Mar/2025	08:00	05/Mar/2025	18:00		PLANNED	Requested	
1303	RQ209571	OCC_228	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-DANDHARIKALANI(P) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 1 to 8	04/Mar/2025	08:00	04/Mar/2025	18:00		PLANNED	Requested	
1304	RQ209568	OCC_228	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(P) (PSTCL) CKT-1	PSTCL	D	Jumper Tightening of Tower No. 01 to 04.	03/Mar/2025	08:00	03/Mar/2025	18:00		PLANNED	Requested	
1305	RQ210864	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KURSI ROAD(UP)-LUCKNOW_1(PG) (UP) CKT-2	UPPTCL	D	LBB RELAY (208 BAY) RETROFITTING WORK AT 400KV LUCKNOW	29/Mar/2025	08:00	29/Mar/2025	18:00		PLANNED	Requested	
1306	RQ210884	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SOHAWAL(PG)-BAHRAICH(UP) (UP) CKT-1	UPPTCL	D	For Relay Testing & scheme updation	27/Mar/2025	09:00	27/Mar/2025	17:00		PLANNED	Requested	

1307	RQ210863	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KURSI ROAD(UP)-LUCKNOW_1(PG) (UP) CKT-1	UPPTCL	D	LBB RELAY (207 BAY) RETROFITTING WORK AT 400KV LUCKNOW	27/Mar/2025	08:00	27/Mar/2025	18:00		PLANNED	Requested
1308	RQ210882	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SOHAWAL(PG)-GONDA(UP) (UP) CKT-1	UPPTCL	D	For Relay Testing & scheme updation	26/Mar/2025	09:00	26/Mar/2025	17:00		PLANNED	Requested
1309	RQ210881	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SOHAWAL(PG)-AYODHYA (UP) (UP) CKT-1	UPPTCL	D	For Relay Testing & scheme updation	25/Mar/2025	09:00	25/Mar/2025	17:00		PLANNED	Requested
1310	RQ210808	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHINHAT(UP)-LUCKNOW_1(PG) (UP) CKT-1	UPPTCL	D	LBB RELAY (205 BAY) RETROFITTING WORK AT 400KV LUCKNOW	25/Mar/2025	09:00	25/Mar/2025	18:00		PLANNED	Requested
1311	RQ210807	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUCKNOW_1(PG)-BAKSHI KA TALAB(UP) (UP) CKT-1	UPPTCL	D	LBB RELAY (204 BAY) RETROFITTING WORK AT 400KV LUCKNOW	22/Mar/2025	09:00	22/Mar/2025	18:00		PLANNED	Requested
1312	RQ210804	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUCKNOW_1(PG)-KANDUNI (UP) CKT-2	UPPTCL	D	LBB RELAY (210 BAY) RETROFITTING WORK AT 400KV LUCKNOW	18/Mar/2025	09:00	18/Mar/2025	18:00		PLANNED	Requested
1313	RQ210802	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUCKNOW_1(PG)-KANDUNI (UP) CKT-1	UPPTCL	D	LBB RELAY (209 BAY) RETROFITTING WORK AT 400KV LUCKNOW	17/Mar/2025	09:00	17/Mar/2025	18:00		PLANNED	Requested
1314	RQ210518	OCC_228	slcdc_vd	AC TRANSMISSION LINE CIRCUIT	220 KV BADARPUR(NT)-NOIDA SEC38A(UP) (UP) CKT-1	UPPTCL	D	C & Tanδ test of CT & CVT	15/Mar/2025	13:30	15/Mar/2025	17:30		PLANNED	Requested
1315	RQ210801	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GORAKHPUR(PG)-GOLA(UP) (UP) CKT-2	UPPTCL	D	AMP of line bay	15/Mar/2025	09:00	15/Mar/2025	17:00		PLANNED	Requested
1316	RQ210893	OCC_228	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAR(NT)-RAEBAREILLY(PG) (UP) CKT-2	UPPTCL	D	bay equipment maintenance	12/Mar/2025	08:00	12/Mar/2025	18:00		PLANNED	Requested
1317	RQ210876	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-SHAMSHABAD(UP) (UP) CKT-1	UPPTCL	D	AMP WORK	10/Mar/2025	09:00	10/Mar/2025	18:00		PLANNED	Requested
1318	RQ210873	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-FEROZABAD(UP) (UP) CKT-1	UPPTCL	D	AMP WORK	06/Mar/2025	09:00	06/Mar/2025	17:00		PLANNED	Requested
1319	RQ210887	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SOHAWAL(PG)-BARABANKI(UP) (UP) CKT-2	UPPTCL	D	LINE BAY MAINTENANCE	06/Mar/2025	09:00	06/Mar/2025	18:00		PLANNED	Requested
1320	RQ210687	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SHAHJAHANPUR(PG)-MALLAWAN (UP) (UP) CKT-1	UPPTCL	D	AMP WORK	06/Mar/2025	08:00	06/Mar/2025	18:00		PLANNED	Requested
1321	RQ210886	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SOHAWAL(PG)-BARABANKI(UP) (UP) CKT-1	UPPTCL	D	LINE BAY MAINTENANCE	05/Mar/2025	09:00	05/Mar/2025	18:00		PLANNED	Requested
1322	RQ209466	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAHARANPUR(UP)-KHODRI(UK) (UP) CKT-1	UPPTCL	D	* PLANNED S/D REQUIRED DUE TO PREVENTIVE MAINTENANCE WORK LIKE LOOPING -X CHOPPING OF TREE BRANCHES IN THE LINE CORRIDOR SPECI	03/Mar/2025	09:00	08/Mar/2025	18:00		PLANNED	Requested
1323	RQ209913	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAR(NT)-RAEBAREILLY(PG) (UP) CKT-2	UPPTCL	D	Routine maintenance works like jumper tightening of tension towers, top tower patrolling disc etc	03/Mar/2025	08:00	08/Mar/2025	18:00		PLANNED	Requested
1324	RQ209919	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARSAWAN(UP)-KHODRI(UK) (UP) CKT-1	UPPTCL	C	Work of Height Raising of Tower of 220 kv S/C Khodri- Sarsawa Transmission line Crossing DFCCIL CORRIDOR Track at CH. 112.600 KM Under ETD-1 Saharnpur (Tower No. 213,2014,215, & 216) Deposit Work	02/Mar/2025	09:00	11/Mar/2025	18:00		PLANNED	Requested
1325	RQ209841	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PS) (PG) CKT-2		D	Damaged E/W replacement between span 154-155 and Tr. Line AMP work(Jumper Bolt/Nut Loose,Vibration damper Loose, Spacers Damaged)	28/Mar/2025	09:00	28/Mar/2025	18:00	Kindly approve.	PLANNED	Requested
1326	RQ209840	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PS) (PG) CKT-1		D	Damaged E/W replacement between span 154-155 and Tr. Line AMP work(Jumper Bolt/Nut Loose,Vibration damper Loose, Spacers Damaged)	28/Mar/2025	09:00	28/Mar/2025	18:00	Kindly approve.	PLANNED	Requested
1327	RQ209337	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAWLI(HV)-PANCHKULA(PG) (HVPNL) CKT-1		D	Line equipment AMP work	25/Mar/2025	09:30	25/Mar/2025	17:30	Kindly approve.	PLANNED	Requested
1328	RQ210168	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-2		D	Installation of Glass disc	25/Mar/2025	08:00	28/Mar/2025	18:00	Ckt-1 in non auto mode	PLANNED	Requested
1329	RQ209335	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KAITHAL(PG)-KAITHAL(HV) (HVPNL) CKT-1		D	Line equipment AMP work	24/Mar/2025	09:30	24/Mar/2025	15:30	Kindly approve.	PLANNED	Requested
1330	RQ210011	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)-BHINMAL(RS) (RS) CKT-2		D	Line Bay AMP work	24/Mar/2025	09:00	24/Mar/2025	18:00	Line Bay equipment AMP Testing Works	PLANNED	Requested
1331	RQ209334	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KAITHAL(PG)-KAITHAL(HV) (HVPNL) CKT-2		D	Line equipment AMP work	21/Mar/2025	09:30	21/Mar/2025	15:30	Kindly approve.	PLANNED	Requested
1332	RQ210010	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)-BHINMAL(RS) (RS) CKT-1		D	Line Bay AMP work	21/Mar/2025	09:00	21/Mar/2025	18:00	Line Bay equipment AMP Testing Works	PLANNED	Requested
1333	RQ210167	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1		D	Installation of Glass disc	21/Mar/2025	08:00	24/Mar/2025	18:00	Ckt-2 in non auto mode	PLANNED	Requested
1334	RQ209333	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHEEKA(HV)-KAITHAL(PG) (HVPNL) CKT-2		D	Line equipment AMP work	20/Mar/2025	09:30	20/Mar/2025	15:30	Kindly approve.	PLANNED	Requested
1335	RQ209828	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-UDHAMPUR(PDD) (PG) CKT-2		D	For AMP of Line Equipments	19/Mar/2025	09:30	19/Mar/2025	17:00	Kindly approve.	PLANNED	Requested
1336	RQ210009	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)-SANCHORE(RS) (RS) CKT-1		D	Line Bay AMP work	19/Mar/2025	09:00	19/Mar/2025	18:00	Line Bay equipment AMP Testing Works	PLANNED	Requested

1337	RQ209876	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DASUYA(PG)-JALANDHAR(PG) (PG) CKT-1		D	AR Non auto mode required during Shutdown of Sarna-Dasuya-2	18/Mar/2025	09:00	18/Mar/2025	18:00	Kindly approve.	PLANNED	Requested	
1338	RQ209875	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DASUYA(PG)-JALANDHAR(PG) (PG) CKT-2		D	Rectification of SD nature defects in Line & AMP of Line bay equipments	18/Mar/2025	09:00	18/Mar/2025	18:00	Kindly approve.	PLANNED	Requested	
1339	RQ209827	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-UDHAMPUR(PDD) (PG) CKT-1		D	For AMP of Line Equipments	17/Mar/2025	09:30	17/Mar/2025	17:00	Kindly approve.	PLANNED	Requested	
1340	RQ210159	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-2		D	Defects' rectification observed during cross patrolling	17/Mar/2025	08:00	18/Mar/2025	18:00	Non auto for 220 kV RAPPB-Chittorgarh Ckt-1	PLANNED	Requested	
1341	RQ209891	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AMRITSAR(PG)-NARAINGARH(PG) (PSTCL) CKT-2		D	FOR AMP WORKS OF LINE & BAY EQUIPMENTS	14/Mar/2025	10:00	14/Mar/2025	17:00	Kindly approve.	PLANNED	Requested	
1342	RQ209826	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-4		D	For AMP of Line Equipments	14/Mar/2025	09:30	14/Mar/2025	17:00	Kindly approve.	PLANNED	Requested	
1343	RQ210160	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1		D	Defects' rectification observed during cross patrolling	14/Mar/2025	08:00	15/Mar/2025	18:00		PLANNED	Requested	
1344	RQ209825	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-3		D	For AMP of Line Equipments	13/Mar/2025	09:30	13/Mar/2025	17:00	Kindly approve.	PLANNED	Requested	
1345	RQ209339	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-KISHAN(CHD) (CHD) CKT-1		D	Line equipment AMP work	13/Mar/2025	09:00	13/Mar/2025	18:00	Kindly approve.	PLANNED	Requested	
1346	RQ209885	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGORAI(PG)-PAMPURE(PDD) (PG) CKT-2		C	Under ADDCAP vide CERC petition No 470/TT/2020 dated 14.10.2021 FOR CT REPLACEMENT	13/Mar/2025	09:00	14/Mar/2025	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
1347	RQ210262	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-2		D	For line bay AMP work	13/Mar/2025	08:00	13/Mar/2025	18:00	For line bay AMP work	PLANNED	Requested	
1348	RQ209890	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AMRITSAR(PG)-KHASA(PG) (PSTCL) CKT-1		D	FOR AMP WORKS OF LINE & BAY EQUIPMENTS	12/Mar/2025	10:00	12/Mar/2025	17:00	Kindly approve.	PLANNED	Requested	
1349	RQ210135	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NEEMRANA(PG)-BAHROR(RS) (RS) CKT-2		D	COE Compliance & Line Bay AMP Work	12/Mar/2025	10:00	12/Mar/2025	15:00		PLANNED	Requested	
1350	RQ209338	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-KISHAN(CHD) (CHD) CKT-2		D	Line equipment AMP work	12/Mar/2025	09:00	12/Mar/2025	18:00	Kindly approve.	PLANNED	Requested	
1351	RQ210261	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-1		D	For line bay AMP work	12/Mar/2025	08:00	12/Mar/2025	18:00	For line bay AMP work	PLANNED	Requested	
1352	RQ209855	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-HIRANAGAR(PDD) (PG) CKT-1		D	For AMP of Line Equipments	11/Mar/2025	09:00	11/Mar/2025	17:00	Kindly approve.	PLANNED	Requested	
1353	RQ210158	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1		D	Defects' rectification observed during cross patrolling	11/Mar/2025	08:00	12/Mar/2025	18:00	Non auto for 220 kV RAPPB-Chittorgarh Ckt-2	PLANNED	Requested	
1354	RQ210264	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-4		D	For line bay AMP work	11/Mar/2025	08:00	11/Mar/2025	18:00	For line bay AMP work	PLANNED	Requested	
1355	RQ209884	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGORAI(PG)-PAMPURE(PDD) (PG) CKT-1		C	Under ADDCAP vide CERC petition No 470/TT/2020 dated 14.10.2021 FOR CT REPLACEMENT	10/Mar/2025	09:00	11/Mar/2025	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
1356	RQ209336	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-RAJOKHERI (HV) (HVPNL) CKT-2		D	Line equipment AMP work	10/Mar/2025	09:00	10/Mar/2025	18:00	Kindly approve.	PLANNED	Requested	
1357	RQ210150	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KOTPUTLI(PG)-MANOHARPUR(RS) (RS) CKT-1		D	For AMP work and Relay Testing at Kotputli Substation	10/Mar/2025	09:00	10/Mar/2025	18:00	For AMP work and Relay Testing at Kotputli Substation	PLANNED	Requested	
1358	RQ209854	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHOWADHI (JK)-GLADNI(PDD) (PDD) CKT-1		D	For AMP of Line Equipments	10/Mar/2025	09:00	10/Mar/2025	17:00	Kindly approve.	PLANNED	Requested	
1359	RQ210263	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-3		D	For line bay AMP work	10/Mar/2025	08:00	10/Mar/2025	18:00	For line bay AMP work	PLANNED	Requested	
1360	RQ210174	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-1		D	For stringing of 400kV M/C Mahranibagh-Narela TL	10/Mar/2025	08:00	13/Mar/2025	20:00	10 to 11	PLANNED	Requested	
1361	RQ210175	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-2		D	For stringing of 400kV M/C Mahranibagh-Narela TL	10/Mar/2025	08:00	13/Mar/2025	20:00	10 to 11	PLANNED	Requested	
1362	RQ209889	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HIRANAGAR(PDD)-SARNA(PG) (PG) CKT-1		D	FOR AMP WORKS OF LINE & BAY EQUIPMENTS	09/Mar/2025	10:00	09/Mar/2025	17:00	Kindly approve.	PLANNED	Requested	
1363	RQ210144	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ROORKEE(PG)-RAMNAGAR(UK) (PTCL) CKT-1		D	relay retrofitment work	09/Mar/2025	09:00	09/Mar/2025	18:00		PLANNED	Requested	
1364	RQ209332	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(PG) (PSTCL) CKT-3		D	For Bus Bar Relay testing of 220 kV bus-2 after modification on 09.01.2025	09/Mar/2025	08:00	09/Mar/2025	18:00	Kindly approve.	PLANNED	Requested	
1365	RQ210149	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KOTPUTLI(PG)-KOTPUTLI(RS) (RS) CKT-1		D	For AMP work and Relay Testing at Kotputli Substation	08/Mar/2025	09:00	08/Mar/2025	18:00	For AMP work and Relay Testing at Kotputli Substation	PLANNED	Requested	
1366	RQ210081	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANESAR(PG)-MAUJ(HV) (HVPNL) CKT-2		D	relay testing and scheme checking	07/Mar/2025	10:00	07/Mar/2025	18:00	line bay 204 will also be under shutdown-bay owner is POWERGRID	PLANNED	Requested	

1367	RQ210143	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ROORKEE(PG)-ROORKEE(UK) (PTCUL) CKT-1	D	relay retrofitment work	07/Mar/2025	09:00	07/Mar/2025	18:00		PLANNED	Requested
1368	RQ210146	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAWAIMADHOPUR(RS)-DAUSA(RS) (PG) CKT-1	D	Flashover insulator replacement at Loc.no. 586 & Shutdown nature defect rectification	07/Mar/2025	09:00	07/Mar/2025	18:00	Flashover insulator replacement at Loc.no. 586 & Shutdown nature defect rectification	PLANNED	Requested
1369	RQ210148	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KOTPUTLI(PG)-BANSUR(RS) (RS) CKT-2	D	For Relay Testing at Kotputli Substation	07/Mar/2025	09:00	07/Mar/2025	18:00	For Relay Testing at Kotputli Substation	PLANNED	Requested
1370	RQ209331	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(PS) (PSTCL) CKT-1	D	For Bus Bar Relay testing of 220 KV Bus-1 after modification on 07.01.2025	07/Mar/2025	08:00	07/Mar/2025	18:00	Kindly approve.	PLANNED	Requested
1371	RQ209862	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAIRASIUL(NH)-PONG(BB) (PG) CKT-1	D	Under ADDCAP for Replacement of Control & Relay Panel, Add Cap_Petition No. 712/TT/2020 at Pong end.	06/Mar/2025	10:00	07/Mar/2025	18:00	Under construction head. Kindly approve.	PLANNED	Requested
1372	RQ210145	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LALSOTE(RS)-DAUSA(RS) (PG) CKT-1	D	Flashover insulator replacement at Loc.no. 586 & Shutdown nature defect rectification	06/Mar/2025	09:00	06/Mar/2025	18:00	Flashover insulator replacement at Loc.no. 586 & Shutdown nature defect rectification	PLANNED	Requested
1373	RQ210147	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KOTPUTLI(PG)-BANSUR(RS) (RS) CKT-1	D	For Relay Testing at Kotputli Substation	06/Mar/2025	09:00	06/Mar/2025	18:00	For Relay Testing at Kotputli Substation	PLANNED	Requested
1374	RQ210169	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-3	D	Insulator Cleaning	06/Mar/2025	08:00	08/Mar/2025	18:00		PLANNED	Requested
1375	RQ210214	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-RSAPL_SL_FTHG3_PG (RENEW SURYA AAYAN PRIVATE LIMITED) CKT-1	D	For Bay extension works, To avoid induction during movement of machinery, T&P.	05/Mar/2025	15:00	05/Mar/2025	23:00		PLANNED	Requested
1376	RQ209883	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGORA(PG)-ZIANKOTE(JK) (PDD JK) CKT-2	C	Under ADDCAP vide CERC petition No 470/TT/2020 dated 14.10.2021 FOR CT REPLACEMENT	05/Mar/2025	09:00	06/Mar/2025	18:00	Under construction head. Kindly approve.	PLANNED	Requested
1377	RQ209853	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-BISHNAH(JK) (PDD JK) CKT-1	D	For AMP of Line Equipments	05/Mar/2025	09:00	05/Mar/2025	17:00	Kindly approve.	PLANNED	Requested
1378	RQ210213	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AXPLL_SL_FTHG3_PG-FATEHGARH_III(PG) (ALTRA XERGI POWER PVT LTD) CKT-1	D	For Bay extension works, To avoid induction during movement of machinery, T&P.	04/Mar/2025	15:00	04/Mar/2025	23:00		PLANNED	Requested
1379	RQ209863	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JESSORE(HP)-PONG(BB) (PG) CKT-1	D	Under ADDCAP for Replacement of Control & Relay Panel, Add Cap_Petition No. 712/TT/2020 at Pong end.	04/Mar/2025	10:00	05/Mar/2025	18:00	Under construction head. Kindly approve.	PLANNED	Requested
1380	RQ210212	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-RSRPL_HYB_FTHG3_PG (RENEW SURYA ROSHNI PRIVATE LIMITED) CKT-1	D	For Bay extension works, To avoid induction during movement of machinery, T&P.	03/Mar/2025	15:00	03/Mar/2025	23:00		PLANNED	Requested
1381	RQ209852	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-CHOWADHI (JK) (PDD JK) CKT-1	D	For AMP of Line Equipments	03/Mar/2025	09:00	03/Mar/2025	17:00	Kindly approve.	PLANNED	Requested
1382	RQ210162	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PIRANKALIYAR(UK)-ROORKEE(PG) (PTCUL) CKT-3	D	Relay retrofitting work	03/Mar/2025	09:00	03/Mar/2025	17:00	Relay retrofitting work	PLANNED	Requested
1383	RQ209882	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGORA(PG)-ZIANKOTE(JK) (PDD JK) CKT-1	C	Under ADDCAP vide CERC petition No 470/TT/2020 dated 14.10.2021 FOR CT REPLACEMENT	03/Mar/2025	09:00	04/Mar/2025	18:00	Under construction head. Kindly approve.	PLANNED	Requested
1384	RQ210211	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RSVPL_SL_FTHG3_PG-FATEHGARH_III(PG) (RENEW SURYA VIHAAN PRIVATE LIMITED) CKT-1	D	For Bay extension works, To avoid induction during movement of machinery, T&P.	02/Mar/2025	15:00	02/Mar/2025	23:00		PLANNED	Requested
1385	RQ209888	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PS)-DASUYA(PS) (PG) CKT-1	D	FOR AMP WORKS OF LINE & BAY EQUIPMENTS	02/Mar/2025	10:00	02/Mar/2025	17:00	Kindly approve.	PLANNED	Requested
1386	RQ209887	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PS)-DASUYA(PS) (PG) CKT-2	D	FOR AMP WORKS OF LINE & BAY EQUIPMENTS	01/Mar/2025	10:00	01/Mar/2025	17:00	Kindly approve.	PLANNED	Requested
1387	RQ210161	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PIRANKALIYAR(UK)-ROORKEE(PG) (PTCUL) CKT-2	D	Relay retrofitting work	01/Mar/2025	09:00	01/Mar/2025	17:00	Relay retrofitting work	PLANNED	Requested
1388	RQ210151	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_C(NP)-ANTA(NT) (PG) CKT-1	C	NHAI DIVERSION WORK	01/Mar/2025	08:00	10/Mar/2025	18:00	Timely requirement of S/D subject to readiness provided by the executing agency	PLANNED	Requested
1389	RQ210153	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2	C	NHAI DIVERSION WORK	01/Mar/2025	08:00	10/Mar/2025	18:00	Timely requirement of S/D subject to readiness provided by the executing agency	PLANNED	Requested
1390	RQ210152	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1	C	NHAI DIVERSION WORK	01/Mar/2025	08:00	10/Mar/2025	18:00	Timely requirement of S/D subject to readiness provided by the executing agency	PLANNED	Requested
1391	RQ209818	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-BARN(JK) (PDD JK) CKT-1	C	SD taken for carrying out stringing work of 400KV Kishwar Kishenpur line in span of 5/0 to 6/0 as 400KV Dulhasti Kishenpur 2 CKT 2 is crossing above lines at span No 5-6. SD taken under construction head for stringing of Circuit-2 of 400KV Dulhasti Kishenpur II being executed for evacuation of Power from Pakaldul HEP in Chenab Valley HEPs approved in 2nd meeting of NRSCT. (MoM_3rd_NRPCTP_19.02.2021_P 29 - MoM Page 140).	01/Mar/2025	08:00	15/Mar/2025	18:00	Under construction head. Kindly approve.	PLANNED	Requested

1392	RQ209819	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-BARN(JK) (PDD JK) CKT-2		C	SD taken for carrying out stringing work of 400KV Kishwar Kishenpur line in span of 5/0 to 6/0 as 400KV Dulhasti Kishenpur 2 CKT 2 is crossing above lines at span No 5-6. SD taken under construction head for stringing of Circuit-2 of 400KV Dulhasti Kishenpur II being executed for evacuation of Power from Pakaldul HEP in Chenab Valley HEPs approved in 2nd meeting of NR SCT. (MoM_3rd_NRPCTP_19.02.2021_P.29_MOM Page 140)	01/Mar/2025	08:00	15/Mar/2025	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
1393	RQ209820	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-1		C	SD taken for carrying out stringing work of 400KV Kishwar Kishenpur line in span of 5/0 to 6/0 as 400KV Dulhasti Kishenpur 2 CKT 2 is crossing above lines at span No 5-6. SD taken under construction head for stringing of Circuit-2 of 400KV Dulhasti Kishenpur II being executed for evacuation of Power from Pakaldul HEP in Chenab Valley HEPs approved in 2nd meeting of NR SCT. (MoM_3rd_NRPCTP_19.02.2021_P.29_MOM Page 140)	01/Mar/2025	08:00	15/Mar/2025	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
1394	RQ209821	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-2		C	SD taken for carrying out stringing work of 400KV Kishwar Kishenpur line in span of 5/0 to 6/0 as 400KV Dulhasti Kishenpur 2 CKT 2 is crossing above lines at span No 5-6. SD taken under construction head for stringing of Circuit-2 of 400KV Dulhasti Kishenpur II being executed for evacuation of Power from Pakaldul HEP in Chenab Valley HEPs approved in 2nd meeting of NR SCT. (MoM_3rd_NRPCTP_19.02.2021_P.29_MOM Page 140)	01/Mar/2025	08:00	15/Mar/2025	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
1395	RQ209744	OCC_228	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-SAKATPURA(RS) (RS) CKT-1	RRVPNL	C	For Half yearly maintenance & testing work	28/Mar/2025	08:00	29/Mar/2025	18:00		PLANNED	Requested	
1396	RQ209743	OCC_228	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-SAKATPURA(RS) (RS) CKT-1	RRVPNL	C	For Half yearly maintenance & testing work	26/Mar/2025	08:00	27/Mar/2025	18:00		PLANNED	Requested	
1397	RQ209751	OCC_228	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_A(NP)-SAKATPURA(RS) (RS) CKT-1	RRVPNL	C	For Half yearly maintenance & testing work	20/Mar/2025	08:00	21/Mar/2025	18:00		PLANNED	Requested	
1398	RQ210519	OCC_228	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BADARPUR(NT)-ALWAR MIA(RS) (RS) CKT-1	RRVPNL	D	C & Tan6 test of CT & CVT	17/Mar/2025	09:30	17/Mar/2025	13:30		PLANNED	Requested	
1399	RQ209752	OCC_228	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_A(NP)-SAKATPURA(RS) (RS) CKT-2	RRVPNL	C	For Half yearly maintenance & testing work	06/Mar/2025	08:00	07/Mar/2025	18:00		PLANNED	Requested	
1400	RQ209687	OCC_228	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BADARPUR(NT)-ALWAR MIA(RS) (RS) CKT-1	RRVPNL	D	For jumper repairing & replacement work and Tree cutting work of MIA-BTPS Line	04/Mar/2025	08:00	06/Mar/2025	18:00		PLANNED	Requested	
1401	RQ210883	OCC_228	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-HISSAR (BB) CKT-2	BBMB	D	Schedule Mtc. of Line	28/Mar/2025	08:00	28/Mar/2025	18:00		PLANNED	Requested	
1402	RQ209931	OCC_228	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-1	BBMB	D	Patrolling of line alongwith Tree trimming and Jumper tightening	25/Mar/2025	08:00	25/Mar/2025	18:00		PLANNED	Requested	
1403	RQ209934	OCC_228	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-2	BBMB	D	Tree cutting and Jumper tightening TN 80 to 100	25/Mar/2025	08:00	25/Mar/2025	18:00		PLANNED	Requested	
1404	RQ210833	OCC_228	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_L-GANGUWAL (BB) CKT-2	BBMB	C	Annual Mtc. & CTs replacement work & Quarterly Mtc. at Ganguwal end.	23/Mar/2025	08:00	26/Mar/2025	18:00		PLANNED	Requested	
1405	RQ210861	OCC_228	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-1	BBMB	D	Half Yearly mtc. & to attend the leakage of CTs/PTs	23/Mar/2025	08:00	25/Mar/2025	18:00		PLANNED	Requested	
1406	RQ209681	OCC_228	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-CHIRAWA(RS) (BB) CKT-1	BBMB	D	For tree trimming under the line, requiring shutdown and routine maintenance of associated equipments	21/Mar/2025	08:00	21/Mar/2025	18:00		PLANNED	Requested	
1407	RQ210875	OCC_228	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-4	BBMB	D	General Mtc. of Line	20/Mar/2025	08:00	20/Mar/2025	18:00		PLANNED	Requested	
1408	RQ210830	OCC_228	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI-SAMAYPUR (BB) CKT-1	BBMB	D	Gen. Mtc. of Line	20/Mar/2025	08:00	20/Mar/2025	18:00		PLANNED	Requested	
1409	RQ210850	OCC_228	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-DHULKOTE (BB) CKT-2	BBMB	D	For Half Yearly Mtc. of Line and Substation Equipment & Quarterly Mtc. at Ganguwal end.	20/Mar/2025	08:00	21/Mar/2025	18:00		PLANNED	Requested	
1410	RQ209693	OCC_228	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2	BBMB	D	For Bay Maintenance, Line patrolling & Tree trimming	20/Mar/2025	08:00	20/Mar/2025	18:00		PLANNED	Requested	
1411	RQ209925	OCC_228	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-1	BBMB	D	Tree cutting and Jumper tightening TN 100 to 120	20/Mar/2025	08:00	20/Mar/2025	18:00		PLANNED	Requested	
1412	RQ210829	OCC_228	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABGARH-SAMAYPUR (BB) CKT-3	BBMB	D	Gen. Mtc. of Line	19/Mar/2025	08:00	19/Mar/2025	18:00		PLANNED	Requested	
1413	RQ210840	OCC_228	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-SANGRUR(BB) (BBMB) CKT-2	BBMB	D	Mtc. of Substation Equipment	19/Mar/2025	08:00	19/Mar/2025	18:00		PLANNED	Requested	
1414	RQ209692	OCC_228	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1	BBMB	D	For Bay Maintenance, Line patrolling & Tree trimming	18/Mar/2025	08:00	18/Mar/2025	18:00		PLANNED	Requested	
1415	RQ209641	OCC_228	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-1	BBMB	D	Tree cutting and Jumper tightening TN 80 to 100	18/Mar/2025	08:00	18/Mar/2025	18:00		PLANNED	Requested	
1416	RQ210520	OCC_228	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABGARH(BB)-BADARPUR(NT) (BB) CKT-1	BBMB	D	C & Tan6 test of CT & CVT	17/Mar/2025	13:30	17/Mar/2025	17:30		PLANNED	Requested	

1417	RQ210832	OCC_228	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_L-GANGUWAL (BB) CKT-1	BBMB	C	Annual Mtc. & CTs replacement work & Quarterly Mtc. at Ganguwal end.	17/Mar/2025	08:00	21/Mar/2025	18:00		PLANNED	Requested	
1418	RQ210860	OCC_228	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-2	BBMB	D	Half Yearly mtc. & to attend the leakage of CTs/PTs	17/Mar/2025	08:00	19/Mar/2025	18:00		PLANNED	Requested	
1419	RQ210849	OCC_228	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-DHULKOTE (BB) CKT-1	BBMB	D	For Half Yearly Mtc. of Line and Substation Equipment & Quarterly Mtc. at Ganguwal end.	17/Mar/2025	08:00	18/Mar/2025	18:00		PLANNED	Requested	
1420	RQ210828	OCC_228	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH-SAMAYPUR (BB) CKT-2	BBMB	D	Gen. Mtc. of Line	17/Mar/2025	08:00	17/Mar/2025	18:00		PLANNED	Requested	
1421	RQ210521	OCC_228	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH(BB)-BADARPUR(NT) (BB) CKT-2	BBMB	D	C & Tanδ test of CT & CVT	15/Mar/2025	09:30	15/Mar/2025	13:30		PLANNED	Requested	
1422	RQ210839	OCC_228	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-SANGRUR(BB) (BBMB) CKT-1	BBMB	D	Mtc. of Substation Equipment	13/Mar/2025	08:00	13/Mar/2025	18:00		PLANNED	Requested	
1423	RQ210844	OCC_228	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-2	BBMB	D	Mtc. of Substation Equipment	12/Mar/2025	08:00	12/Mar/2025	18:00		PLANNED	Requested	
1424	RQ210843	OCC_228	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-1	BBMB	D	Mtc. of Substation Equipment	11/Mar/2025	08:00	11/Mar/2025	18:00		PLANNED	Requested	
1425	RQ209586	OCC_228	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-1	BBMB	D	Patrolling of line alongwith Tree trimming and Jumper tightening	10/Mar/2025	08:00	10/Mar/2025	18:00		PLANNED	Requested	
1426	RQ210851	OCC_228	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAGADHARI (BB) CKT-1	BBMB	D	For spl. Tree cutting at span No. 202-203 CJ	10/Mar/2025	08:00	10/Mar/2025	18:00		PLANNED	Requested	
1427	RQ210848	OCC_228	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHAR-GANGUWAL (BB) CKT-2	BBMB	C	For replacement of Circuit Breaker No. A-5.	10/Mar/2025	08:00	18/Mar/2025	18:00		PLANNED	Requested	
1428	RQ210836	OCC_228	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-JAMALPUR (BB) CKT-2	BBMB	D	Mtc. of Substation Equipment	10/Mar/2025	08:00	10/Mar/2025	18:00		PLANNED	Requested	
1429	RQ210862	OCC_228	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-2	BBMB	D	Half Yearly mtc. & to attend the leakage of CTs/PTs	10/Mar/2025	08:00	12/Mar/2025	18:00		PLANNED	Requested	
1430	RQ210835	OCC_228	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-JAMALPUR (BB) CKT-1	BBMB	D	Mtc. of S/Stn. Equipment	08/Mar/2025	08:00	08/Mar/2025	18:00		PLANNED	Requested	
1431	RQ210846	OCC_228	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-JAMALPUR (BB) CKT-2	BBMB	D	Mtc. of Substation Equipment	07/Mar/2025	08:00	07/Mar/2025	18:00		PLANNED	Requested	
1432	RQ210827	OCC_228	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH-SAMAYPUR (BB) CKT-1	BBMB	D	Gen. Mtc. of Line	06/Mar/2025	08:00	06/Mar/2025	18:00		PLANNED	Requested	
1433	RQ210845	OCC_228	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-JAMALPUR (BB) CKT-1	BBMB	D	Mtc. of Substation Equipment	06/Mar/2025	08:00	06/Mar/2025	18:00		PLANNED	Requested	
1434	RQ210874	OCC_228	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-3	BBMB	D	Schedule Mtc. of Line	06/Mar/2025	08:00	06/Mar/2025	18:00		PLANNED	Requested	
1435	RQ210869	OCC_228	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHATINDA (PS)-LEHRAMOHABBAT(PS) (BBMB) CKT-1	BBMB	D	Mtc. of transmission line	05/Mar/2025	08:00	05/Mar/2025	18:00		PLANNED	Requested	
1436	RQ210852	OCC_228	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DELHI RR(BB)-NARELA(DV) (BBMB) CKT-1	BBMB	D	Replacement of ploymer disc insulator	04/Mar/2025	08:00	07/Mar/2025	18:00		PLANNED	Requested	
1437	RQ210834	OCC_228	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_L-GANGUWAL (BB) CKT-3	BBMB	C	Annual Mtc. & CTs replacement work.	03/Mar/2025	08:00	07/Mar/2025	18:00		PLANNED	Requested	
1438	RQ210891	OCC_228	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI(HV)-BHIWANI(BB) (HVPNL) CKT-2	HVPNL	D	Schedule Mtc. of Line	26/Mar/2025	08:00	26/Mar/2025	18:00		PLANNED	Requested	
1439	RQ210878	OCC_228	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPATTH(HV)-PANIPAT(BB) (HVPNL) CKT-3	HVPNL	D	Yearly Mtc.	17/Mar/2025	08:00	17/Mar/2025	18:00		PLANNED	Requested	
1440	RQ210879	OCC_228	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPATTH(HV)-PANIPAT(BB) (HVPNL) CKT-4	HVPNL	D	Yearly Mtc.	10/Mar/2025	08:00	10/Mar/2025	18:00		PLANNED	Requested	
1441	RQ210867	OCC_228	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-CHAJPUR(HV) (HVPNL) CKT-2	HVPNL	D	Yearly Mtc.	06/Mar/2025	08:00	06/Mar/2025	18:00		PLANNED	Requested	
1442	RQ210866	OCC_228	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-CHAJPUR(HV) (HVPNL) CKT-1	HVPNL	D	Yearly Mtc.	05/Mar/2025	08:00	05/Mar/2025	18:00		PLANNED	Requested	
1443	RQ209673	OCC_228	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-BHARATPUR(RS) (PG) CKT-1	POWERGRID, RRVPNL	D	maintenance of line and bay at 220KV GSS RVPN	26/Mar/2025	08:00	26/Mar/2025	18:00		PLANNED	Requested	
1444	RQ210877	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-BHARATPUR(RS) (PG) CKT-1	POWERGRID, RRVPNL	D	AMP WORK	21/Mar/2025	09:00	21/Mar/2025	18:00		PLANNED	Requested	
1445	RQ209688	OCC_228	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-BAGRUR(RS) (PG) CKT-1	POWERGRID, RRVPNL	D	For quarterly maintenance work of whole grid sub-station	09/Mar/2025	08:00	09/Mar/2025	18:00		PLANNED	Requested	
1446	RQ210872	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-SITARGANI(PG) (PG) CKT-1	POWERGRID	D	For rectification of shutdown nature defects in line	25/Mar/2025	09:00	25/Mar/2025	18:00		PLANNED	Requested	
1447	RQ209677	OCC_228	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAWAIMADHOPUR(RS)-DAUSA(RS) (PG) CKT-1	POWERGRID	D	Quarterly maintenance	20/Mar/2025	08:00	20/Mar/2025	18:00		PLANNED	Requested	
1448	RQ210696	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAULIVI (PG)-DHAULIGANGA(NH) (PG) CKT-2	POWERGRID	D	AMP WORK	19/Mar/2025	09:00	19/Mar/2025	18:00		PLANNED	Requested	
1449	RQ209690	OCC_228	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-2	POWERGRID	D	Quarterly maintenance	18/Mar/2025	08:00	18/Mar/2025	18:00		PLANNED	Requested	
1450	RQ209689	OCC_228	slcdrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-1	POWERGRID	D	Quarterly maintenance	17/Mar/2025	08:00	17/Mar/2025	18:00		PLANNED	Requested	
1451	RQ210694	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PITHORAGARH-JAULIVI (PG) CKT-1	POWERGRID	D	AMP WORK	12/Mar/2025	09:00	12/Mar/2025	18:00		PLANNED	Requested	
1452	RQ210695	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PITHORAGARH-JAULIVI (PG) CKT-2	POWERGRID	D	AMP WORK	10/Mar/2025	09:00	10/Mar/2025	18:00		PLANNED	Requested	

1453	RQ210868	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SITARGANJ(PG)-CBGANJ(UP) (PG) CKT-1	POWERGRID	D	To attend SD nature of defects in the line	07/Mar/2025	08:00	08/Mar/2025	18:00		PLANNED	Requested
1454	RQ209682	OCC_228	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV INDIRA NAGAR(RS)-HEERAPURA(RS) (PG) CKT-1	POWERGRID	D	Quarterly maintenance of Bay Equipment	06/Mar/2025	08:00	06/Mar/2025	18:00		PLANNED	Requested
1455	RQ209683	OCC_228	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LALSOTE(RS)-DAUSA(RS) (PG) CKT-1	POWERGRID	C	Overhauling of Pole of CB & Quarterly Maintenance	06/Mar/2025	08:00	07/Mar/2025	18:00		PLANNED	Requested
1456	RQ210805	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-JHUSI(UP) (PG) CKT-1	POWERGRID	D	Replacement of dead end at Loc 65 by Prayagraj TLM.	05/Mar/2025	09:00	05/Mar/2025	18:00		PLANNED	Requested
1457	RQ209691	OCC_228	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-INDIRA NAGAR(RS) (PG) CKT-1	POWERGRID	D	Quarterly maintenance of Bay Equipment	05/Mar/2025	08:00	05/Mar/2025	18:00		PLANNED	Requested
1458	RQ210865	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-CBGANJ(UP) (PG) CKT-1	POWERGRID	D	To attend S/D nature defects	05/Mar/2025	08:00	06/Mar/2025	18:00		PLANNED	Requested
1459	RQ210826	OCC_228	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FARIDABAD SEC-58 (HV)-SAMAYPUR(BB) (PG) CKT-2	POWERGRID	D	Gen. Mtc. of Line	05/Mar/2025	08:00	05/Mar/2025	18:00		PLANNED	Requested
1460	RQ210688	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAR(NT)-RAEBARELLY(PG) (PG) CKT-3	POWERGRID	D	AMP WORK	03/Mar/2025	10:00	03/Mar/2025	18:00		PLANNED	Requested
1461	RQ210510	OCC_228	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-1	DTL	D	For Tan-delta Testing of 220KV CT's & CVT's of 220KV Mandola Ckt No-02 by CTL.	25/Mar/2025	09:00	25/Mar/2025	13:00		PLANNED	Requested
1462	RQ210511	OCC_228	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-2	DTL	D	For Tan-delta Testing of 220KV CT's & CVT's of 220KV Mandola Ckt No-01 by CTL.	24/Mar/2025	09:00	24/Mar/2025	13:00		PLANNED	Requested
1463	RQ210508	OCC_228	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-1	DTL	D	For Tree Trimming work at 220KV O/H transmission line from 220KV Gopalpur to Mandola Ckt No-01 and other general maintenance work.	13/Mar/2025	10:00	13/Mar/2025	17:00		PLANNED	Requested
1464	RQ210515	OCC_228	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-4	DTL	D	1.Testing of Bay's Equipments as per OS Schedule	07/Mar/2025	10:00	07/Mar/2025	14:00		PLANNED	Requested
1465	RQ210509	OCC_228	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-2	DTL	D	For Tree Trimming work at 220KV O/H transmission line from Gopalpur to Mandola Ckt No-02 and other general maintenance work.	06/Mar/2025	10:00	06/Mar/2025	17:00		PLANNED	Requested
1466	RQ210514	OCC_228	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-3	DTL	D	1.Testing of Bay's Equipments as per OS Schedule	05/Mar/2025	10:00	05/Mar/2025	14:00		PLANNED	Requested
1467	RQ210513	OCC_228	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-2	DTL	D	1.Sf6 gas leakage check	04/Mar/2025	10:00	04/Mar/2025	14:00		PLANNED	Requested
1468	RQ210512	OCC_228	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-1	DTL	D	1.Testing of Bay's Equipments as per OS Schedule	03/Mar/2025	10:00	03/Mar/2025	14:00		PLANNED	Requested
1469	RQ209352	OCC_228	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Preventive maintenance work of the 220kV Transmission lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, towers members above basic body 1, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	22/Mar/2025	10:00	31/Mar/2025	16:30	Shutdown required on daily basis from 10:00 to 16:30 hrs . During this shutdown period Power of ADHPL & Phozal HPPTCL will be evacuated through 220 KV AD hydro(AD)-Phozal(HP) (ADHPL) Ckt-1 & 220 KV Phozal(HP)-Nallagarh(PG) (ADHPL) Ckt-1.	PLANNED	Requested
1470	RQ209351	OCC_228	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Post-winter (after snow season) preventive maintenance work of 220KV Prini switchyard equipments like Circuit Breakers,CT,IVT,CVT, Isolators and LA. Also including preventive maintenance work of the 220kV Trans.Lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	10/Mar/2025	09:00	21/Mar/2025	18:00	Shutdown required on daily basis from 09:00 to 18:00 hrs. Possibly there will be no generation schedule of ADHPL during this shutdown period & Power of Phozal HPPTCL will be evacuated through 220 KV Phozal(HP)-Nallagarh(PG) (ADHPL) Ckt-1.	PLANNED	Requested
1471	RQ209353	OCC_228	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1	ADHPL	D	Post-winter (after snow season) preventive maintenance work of 220KV Prini switchyard equipments like Circuit Breakers,CT,IVT,CVT, Isolators and LA. Also including preventive maintenance work of the 220kV Trans.Lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	10/Mar/2025	09:00	21/Mar/2025	18:00	Shutdown required on daily basis from 09:00 to 18:00 hrs. Possibly there will be no generation schedule of ADHPL during this shutdown period & Power of Phozal HPPTCL will be evacuated through 220 KV Phozal(HP)-Nallagarh(PG) (ADHPL) Ckt-1.	PLANNED	Requested

1472	RQ209350	OCC_228	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Preventive maintenance work of the 220kV Transmission lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, towers members above basic body 1, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	01/Mar/2025	10:00	09/Mar/2025	16:30	Shutdown required on daily basis from 10:00 to 16:30 hrs. During this shutdown period Power of ADHPL & Phozal HPPTCL will be evacuated through 220 KV AD hydro(AD)-Phozal(HP) (ADHPL) Ckt-1 & 220 KV Phozal(HP)-Nallagarh(PG) (ADHPL) Ckt-1.	PLANNED	Requested	
	RQ209912	OCC_228	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAR(NT)-RAEBAREILLY(PG) (PG) CKT-1	POWERGRID, UPPPTCL	D	Routine maintenance works like jumper tightening of tension towers, top tower patrolling disc etc	18/Mar/2025	08:00	23/Mar/2025	18:00		PLANNED	Requested	
1473	RQ210892	OCC_228	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAR(NT)-RAEBAREILLY(PG) (PG) CKT-1	POWERGRID, UPPPTCL	D	bay equipment maintenance	10/Mar/2025	08:00	10/Mar/2025	18:00		PLANNED	Requested	
1475	RQ210773	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-KIDWAI NAGAR KANPUR (UP) (PG) CKT-1	POWERGRID, UPPPTCL	D	AMP WORK	06/Mar/2025	08:00	06/Mar/2025	18:00		PLANNED	Requested	
1476	RQ210791	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-NAINI(RLY) (RAILWAYS) CKT-2	RAILWAYS	D	Line Bay AMP Works by Prayagraj SS.	03/Mar/2025	09:00	03/Mar/2025	18:00		PLANNED	Requested	
1477	RQ210790	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-NAINI(RLY) (RAILWAYS) CKT-1	RAILWAYS	D	Line Bay AMP Works by Prayagraj SS.	02/Mar/2025	09:00	02/Mar/2025	18:00		PLANNED	Requested	
1478	RQ210825	OCC_228	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FARIDABAD SEC-58 (HV)-SAMAYPUR(BB) (HVPNL) CKT-1	POWERGRID, HVPNL	D	Gen. Mtc. of Line	03/Mar/2025	08:00	03/Mar/2025	18:00		PLANNED	Requested	
1479	RQ210474	OCC_228	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 1		D	For Bay extension works, To avoid induction during movement of machinery, T&P.	28/Mar/2025	15:00	28/Mar/2025	23:00		PLANNED	Requested	
1480	RQ210473	OCC_228	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 1		D	AMP works	27/Mar/2025	15:00	27/Mar/2025	23:00		PLANNED	Requested	
1481	RQ210472	OCC_228	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 2		D	AMP works	26/Mar/2025	15:00	26/Mar/2025	23:00		PLANNED	Requested	
1482	RQ210471	OCC_228	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 2		D	For Bay extension works, To avoid induction during movement of machinery, T&P.	25/Mar/2025	15:00	25/Mar/2025	23:00		PLANNED	Requested	
1483	RQ209329	OCC_228	cpcc2_sd	BUS	220KV BUS 2 AT SAMBA(PG)		D	AMP WORK	21/Mar/2025	09:00	21/Mar/2025	17:00	Kindly approve.	PLANNED	Requested	
1484	RQ210457	OCC_228	cpcc1_sd	BUS	220KV BUS 1 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (Busbar Relay Stability Test)	20/Mar/2025	09:00	21/Mar/2025	20:00		PLANNED	Requested	
1485	RQ209328	OCC_228	cpcc2_sd	BUS	220KV BUS 1 AT SAMBA(PG)		D	AMP WORK	19/Mar/2025	09:00	19/Mar/2025	17:00	Kindly approve.	PLANNED	Requested	
1486	RQ210386	OCC_228	cpcc1_sd	BUS	220 KV BIKANER(PG) - BUS 1		D	For Interlock checking work in SS-101 Package	18/Mar/2025	16:00	18/Mar/2025	23:00		PLANNED	Requested	
1487	RQ210456	OCC_228	cpcc1_sd	BUS	220KV BUS 2 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (Bus Bar Relay Stability Test)	18/Mar/2025	09:00	19/Mar/2025	20:00		PLANNED	Requested	
1488	RQ210460	OCC_228	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSL) - BUS 3		D	For Bay Extension works	17/Mar/2025	17:00	25/Mar/2025	23:00		PLANNED	Requested	
1489	RQ210461	OCC_228	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSL) - BUS 4		D	For Bay Extension works	17/Mar/2025	17:00	25/Mar/2025	23:00		PLANNED	Requested	
1490	RQ210387	OCC_228	cpcc1_sd	BUS	220 KV BIKANER(PG) - BUS 2		D	For Interlock checking work in SS-101 Package	17/Mar/2025	16:00	17/Mar/2025	23:00		PLANNED	Requested	
1491	RQ209327	OCC_228	cpcc2_sd	BUS	220KV BUS 2 AT KAITHAL(PG)		D	AMP WORK	17/Mar/2025	09:30	18/Mar/2025	18:00	Kindly approve.	PLANNED	Requested	
1492	RQ209813	OCC_228	cpcc2_sd	BUS	220KV BUS 1 AT AMRITSAR(PG)		D	For AMP work.	16/Mar/2025	10:00	17/Mar/2025	18:00	Kindly approve.	PLANNED	Requested	
1493	RQ210462	OCC_228	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSL) - BUS 5		D	For Bay Extension works	14/Mar/2025	17:00	21/Mar/2025	23:00		PLANNED	Requested	
1494	RQ210458	OCC_228	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSL) - BUS 1		D	For Bay Extension works	12/Mar/2025	17:00	20/Mar/2025	23:00		PLANNED	Requested	
1495	RQ210459	OCC_228	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSL) - BUS 2		D	For Bay Extension works	11/Mar/2025	17:00	21/Mar/2025	23:00		PLANNED	Requested	
1496	RQ210452	OCC_228	cpcc1_sd	BUS	220KV BUS 2 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (erection of equipment)	11/Mar/2025	09:00	12/Mar/2025	20:00	Shutdown of 220 kv Bus-1,BUS-2 and BUS-3 required simultaneously for stringing of Jack Bus in R&Y phase.	PLANNED	Requested	
1497	RQ210451	OCC_228	cpcc1_sd	BUS	220KV BUS 1 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (erection of equipment)	11/Mar/2025	09:00	12/Mar/2025	20:00	Shutdown of 220 kv Bus-1,BUS-2 and BUS-3 required simultaneously for stringing of Jack Bus in R&Y phase.	PLANNED	Requested	
1498	RQ210453	OCC_228	cpcc1_sd	BUS	220KV BUS 3 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (erection of equipment)	11/Mar/2025	09:00	12/Mar/2025	20:00	Shutdown of 220 kv Bus-1,BUS-2 and BUS-3 required simultaneously for stringing of Jack Bus in R&Y phase.	PLANNED	Requested	
1499	RQ209812	OCC_228	cpcc2_sd	BUS	220KV BUS 2 AT AMRITSAR(PG)		D	For AMP work.	10/Mar/2025	10:00	11/Mar/2025	18:00	Kindly approve.	PLANNED	Requested	
1500	RQ209809	OCC_228	cpcc2_sd	BUS	220KV BUS 1 AT KAITHAL(PG)		D	Shutdown required for installation of BPI to provide additional support for Bus	10/Mar/2025	09:30	15/Mar/2025	18:00	Kindly approve.	PLANNED	Requested	
1501	RQ209325	OCC_228	cpcc2_sd	BUS	220KV BUS 2 AT MOGA(PG)		D	Bus Bar relay retrofitting work & hotspot attending work	08/Mar/2025	08:00	09/Mar/2025	18:00	Kindly approve.	PLANNED	Requested	
1502	RQ209324	OCC_228	cpcc2_sd	BUS	220KV BUS 1 AT MOGA(PG)		D	Bus Bar relay retrofitting work & hotspot attending work	06/Mar/2025	08:00	07/Mar/2025	18:00	Kindly approve.	PLANNED	Requested	
1503	RQ210448	OCC_228	cpcc1_sd	BUS	220KV BUS 1 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (Bus Stability Test)	05/Mar/2025	09:00	05/Mar/2025	20:00		PLANNED	Requested	
1504	RQ210447	OCC_228	cpcc1_sd	BUS	220KV BUS 2 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (Bus Stability Test)	04/Mar/2025	09:00	04/Mar/2025	20:00		PLANNED	Requested	
1505	RQ209808	OCC_228	cpcc2_sd	BUS	220KV BUS 1 AT KAITHAL(PG)		D	Shutdown required for installation of BPI to provide additional support for Bus	03/Mar/2025	09:30	08/Mar/2025	18:00	Kindly approve.	PLANNED	Requested	
1506	RQ210903	OCC_228	bbmb_sd	BUS	220KV BUS 2 AT BHIWANI(BB)	BBMB	D	Schedule Mtc. of Line (220 kv Bhiwani -Hissar ckt-II)	28/Mar/2025	08:00	28/Mar/2025	18:00		PLANNED	Requested	
1507	RQ210912	OCC_228	bbmb_sd	BUS	220KV BUS 1 AT PANIPAT(BB)	BBMB	D	Yearly Mtc.	27/Mar/2025	08:00	27/Mar/2025	18:00		PLANNED	Requested	
1508	RQ210907	OCC_228	bbmb_sd	BUS	220KV BUS 4 AT SAMAYPUR(BB)	BBMB	D	Gen. Mtc. of Line	27/Mar/2025	08:00	27/Mar/2025	18:00		PLANNED	Requested	

1509	RQ210905	OCC_228	bbmb_sd	BUS	220KV BUS 2 AT SAMAYPUR(BB)	BBMB	D	Gen. Mtc. of Line	26/Mar/2025	08:00	26/Mar/2025	18:00		PLANNED	Requested	
1510	RQ210900	OCC_228	bbmb_sd	BUS	220KV BUS 2 AT JAMALPUR(BB)	BBMB	D	Yearly Maintenance of Sub-Station equipment.	26/Mar/2025	08:00	27/Mar/2025	18:00		PLANNED	Requested	
1511	RQ210914	OCC_228	bbmb_sd	BUS	220KV BUS 2 AT PANIPAT(BB)	BBMB	D	Yearly Mtc. (on RHS)	26/Mar/2025	08:00	26/Mar/2025	18:00		PLANNED	Requested	
1512	RQ210913	OCC_228	bbmb_sd	BUS	220KV BUS 2 AT PANIPAT(BB)	BBMB	D	Yearly Mtc.(on LHS)	25/Mar/2025	08:00	25/Mar/2025	18:00		PLANNED	Requested	
1513	RQ210909	OCC_228	bbmb_sd	BUS	220KV BUS 2 AT CHARKHI DADR(BB)	BBMB	D	Half Yearly mtc. of Sub-Station equipment	24/Mar/2025	08:00	24/Mar/2025	18:00		PLANNED	Requested	
1514	RQ210906	OCC_228	bbmb_sd	BUS	220KV BUS 3 AT SAMAYPUR(BB)	BBMB	D	Gen. Mtc. of Line	24/Mar/2025	08:00	24/Mar/2025	18:00		PLANNED	Requested	
1515	RQ210908	OCC_228	bbmb_sd	BUS	220KV BUS 1 AT CHARKHI DADR(BB)	BBMB	D	Half Yearly mtc. of Sub-Station equipment	21/Mar/2025	08:00	21/Mar/2025	18:00		PLANNED	Requested	
1516	RQ210899	OCC_228	bbmb_sd	BUS	220KV BUS 1 AT JAMALPUR(BB)	BBMB	D	Yearly Maintenance of Sub-Station equipment.	20/Mar/2025	08:00	21/Mar/2025	18:00		PLANNED	Requested	
1517	RQ210910	OCC_228	bbmb_sd	BUS	220KV BUS 2 AT DELHI RR(BB)	BBMB	D	Quarterly maintenance	18/Mar/2025	08:00	18/Mar/2025	18:00		PLANNED	Requested	
1518	RQ210911	OCC_228	bbmb_sd	BUS	220KV BUS 1 AT DEHAR(BB)	BBMB	D	Attending Hot Point	07/Mar/2025	08:00	07/Mar/2025	18:00		PLANNED	Requested	
1519	RQ210895	OCC_228	bbmb_sd	BUS	220KV BUS 2 AT JALANDHAR(BB)	BBMB	D	Yearly mtc. of Sub-Station equipment	05/Mar/2025	08:00	05/Mar/2025	18:00		PLANNED	Requested	
1520	RQ210894	OCC_228	bbmb_sd	BUS	220KV BUS 1 AT JALANDHAR(BB)	BBMB	D	Half Yearly mtc. of Sub-Station equipment	04/Mar/2025	08:00	04/Mar/2025	18:00		PLANNED	Requested	
1521	RQ209479	OCC_228	stuup_sd	BUS	220 KV PANKI(UP) - BUS 1		C	* SHUTDOWN OF 220KV MAIN BUS I FOR REPLACEMENT OF 220KV A BUS SINGLE MOOSE TO TWIN MOOSE CONDUCTOR.	24/Mar/2025	10:00	30/Mar/2025	17:00		PLANNED	Requested	
1522	RQ209480	OCC_228	stuup_sd	BUS	220 KV PANKI(UP) - BUS 2	UPPTCL	C	SHUTDOWN OF 220KV MAIN BUS-II FOR REPLACEMENT OF 220KV B BUS SINGLE MOOSE TO TWIN MOOSE CONDUCTOR	17/Mar/2025	10:00	23/Mar/2025	17:00		PLANNED	Requested	
1523	RQ209180	OCC_228	stuup_sd	BUS	220 KV RAMPUR_PRSTL(UP) - BUS 1	UPPTCL	C	AMP works	05/Mar/2025	09:00	05/Mar/2025	17:30		PLANNED	Requested	
1524	RQ210593	OCC_228	cpcc3_sd	BUS	220KV BUS 2 AT GORAKHPUR(PG)	POWERGRID	D	AMP WORK	14/Mar/2025	09:30	14/Mar/2025	17:30		PLANNED	Requested	
1525	RQ210589	OCC_228	cpcc3_sd	BUS	220KV BUS 1 AT GORAKHPUR(PG)	POWERGRID	D	AMP WORK	13/Mar/2025	09:30	13/Mar/2025	17:30		PLANNED	Requested	
1526	RQ210975	OCC_228	cpcc1_sd	BUS	220KV BUS 2 AT HISSAR(PG)	POWERGRID	C	for retrofitment of 220 KV Busbar relay	11/Mar/2025	08:00	19/Mar/2025	18:00		PLANNED	Requested	
1527	RQ210568	OCC_228	cpcc3_sd	BUS	220KV BUS 2 AT ALLAHABAD(PG)	POWERGRID	C	Bus bar relay retrofitting works	08/Mar/2025	09:00	14/Mar/2025	18:00		PLANNED	Requested	
1528	RQ210601	OCC_228	cpcc3_sd	BUS	220KV BUS 2 AT SITARGANJ(PG)	POWERGRID	D	For retrofitment of bus bar protection	06/Mar/2025	08:00	06/Mar/2025	18:00		PLANNED	Requested	
1529	RQ210857	OCC_228	cpcc3_sd	BUS	220KV BUS 1 AT AGRA(PG)	POWERGRID	D	alignment issue in isolator W2.W3.Q11.Q11	04/Mar/2025	09:00	04/Mar/2025	17:30		PLANNED	Requested	
1530	RQ210596	OCC_228	cpcc3_sd	BUS	220KV BUS 1 AT SITARGANJ(PG)	POWERGRID	D	For retrofitment of bus bar protection	04/Mar/2025	08:00	04/Apr/2025	18:00		PLANNED	Requested	
1531	RQ210554	OCC_228	cpcc3_sd	BUS	220 KV PITHORAGARH(PG) - BUS 1	POWERGRID	D	Retrofit of 220 kV Bus Bar Protection panel	03/Mar/2025	09:00	03/Mar/2025	18:00		PLANNED	Requested	
1532	RQ210974	OCC_228	cpcc1_sd	BUS	220KV BUS 1 AT HISSAR(PG)	POWERGRID	C	for retrofitment of 220 KV Busbar relay	01/Mar/2025	08:00	10/Mar/2025	18:00		PLANNED	Requested	
1533	RQ209946	OCC_228	ntpos_sd	BUS	220KV BUS 4 AT UNCHAHAR(NT)	NTPC	C	bus side isolator checking	06/Mar/2025	08:00	08/Mar/2025	18:00		PLANNED	Requested	
1534	RQ209357	OCC_228	ntpos_sd	BUS	220KV BUS 3 AT UNCHAHAR(NT)	NTPC	C	bus side isolator checking	03/Mar/2025	08:00	05/Mar/2025	18:00		PLANNED	Requested	
1535	RQ209940	OCC_228	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	28/Mar/2025	08:00	28/Mar/2025	18:00		PLANNED	Requested	
1536	RQ209645	OCC_228	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	20/Mar/2025	08:00	20/Mar/2025	18:00		PLANNED	Requested	
1537	RQ209632	OCC_228	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	12/Mar/2025	08:00	12/Mar/2025	18:00		PLANNED	Requested	
1538	RQ209569	OCC_228	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	04/Mar/2025	08:00	04/Mar/2025	18:00		PLANNED	Requested	
1539	RQ209829	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV KATHUA(JK)-MAHANPUR(JK) (PG) CKT-1		D	For AMP of Line Equipments at Mahanpur.	24/Mar/2025	09:30	24/Mar/2025	17:00	Kindly approve.	PLANNED	Requested	
1540	RQ209843	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-KATHUA(JK) (PG) CKT-1		D	Replacement of Punctured insulator at Loc No. 28 detected during online PID.	20/Mar/2025	08:00	20/Mar/2025	18:00	Kindly approve.	PLANNED	Requested	
1541	RQ209844	OCC_228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-MAHANPUR(PDD) (PG) CKT-1		D	Non auto mode required for safety purpose.	20/Mar/2025	08:00	20/Mar/2025	18:00	Kindly approve.	PLANNED	Requested	
1542	RQ210762	OCC_228	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV BALIA(PG)-BANSDIH(UP) (UP) CKT-1	UPPTCL	D	AMP of line bay	08/Mar/2025	08:00	08/Mar/2025	18:00		PLANNED	Requested	
1543	RQ210854	OCC_228	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	132 KV DEHAR(BB)-KANGOO(HP) (HPPTCL) CKT-1	HPPTCL	D	Attending hot point.	04/Mar/2025	08:00	04/Mar/2025	18:00		PLANNED	Requested	
1544	RQ210097	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-SIKAR(PG) (RS) CKT-2		D	AMP WORK OF LINE BAY & LINE REACTOR	04/Mar/2025	09:00	04/Mar/2025	18:00	BOTH LINE AND REACTOR WILL REMAIN UNDER SHUTDOWN AS REACTOR IS NON SWITCHABLE	PLANNED	Requested	
1545	RQ210098	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2		D	Shutdown nature defects rectification & 1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP(TIMING,CRM,DCRM DEW POINT,COIL CURRENT) works . 3.PRIV-1&2 retrofitment (Viat Make). 4.HV bushing tan delta point rectification. 5. Distance Relay testing	03/Mar/2025	09:00	04/Mar/2025	18:00	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP(TIMING,CRM,DCRM DEW POINT,COIL CURRENT) works . 3.PRIV-1&2 retrofitment (Viat Make). 4.HV bushing tan delta point rectification. 5. Distance Relay testing	PLANNED	Requested	
1546	RQ210074	OCC_228	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-KOTLA(PG) (PG) CKT-1		D	For OPGW installation works under 'OPGW-02' Package	01/Mar/2025	08:00	31/Mar/2025	18:00	Non-Auto required for OPGW installation works	PLANNED	Requested	
1547	RQ210856	OCC_228	cpcc3_sd	BUS	132 KV SITARGANJ(PG) - BUS 1	POWERGRID	D	For retrofitment of busbar protection	10/Mar/2025	08:00	10/Mar/2025	18:00		PLANNED	Requested	

1548	RQ210555	OCC_228	cpcc3_sd	BUS	132 KV PITHORAGARH(PG) - BUS 1	POWERGRID	D	Retrofit of 132 kv Bus Bar Protection Panel	05/Mar/2025	09:00	05/Mar/2025	18:00		PLANNED	Requested
1549	RQ210998	OCC_228	bbmb_sd	BUS	132 KV DEHAR(BB) - BUS 1	BBMB	D	For attending hot point	04/Mar/2025	08:00	04/Mar/2025	18:00		PLANNED	Requested
1550	RQ210489	OCC_228	cpcc1_sd	BUS	400KV BUS 2 AT BAWANA(DV)		C	40789 isolator retrofitting work at DTL bawana ss	28/Mar/2025	08:00	30/Mar/2025	18:00	40789 isolator retrofitting work at DTL bawana ss/Under add-cap-2019-24 for Nathpa—Jhakri Transmission system (NAJH)	PLANNED	Requested
1551	RQ210481	OCC_228	cpcc1_sd	BUS	400KV BUS 3 AT MANDOLA(PG)		D	AMP Work of 400 KV WEST BUS 1B	27/Mar/2025	08:00	27/Mar/2025	18:00	for AMP work	PLANNED	Requested
1552	RQ210479	OCC_228	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)		D	AMP Work of 400 KV WEST BUS 1B	26/Mar/2025	08:00	26/Mar/2025	18:00	for AMP work	PLANNED	Requested
1553	RQ210497	OCC_228	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)		D	Bus bar relay retrofitting work at Mandola ss	25/Mar/2025	08:00	25/Mar/2025	18:00	Bus bar relay retrofitting work at Mandola ss/under add-cap	PLANNED	Requested
1554	RQ210482	OCC_228	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)		D	AMP Work of 400 KV WEST BUS 1B	25/Mar/2025	08:00	25/Mar/2025	18:00	for AMP work	PLANNED	Requested
1555	RQ210488	OCC_228	cpcc1_sd	BUS	400KV BUS 2 AT BAWANA(DV)		C	41289 isolator retrofitting work at DTL bawana ss	25/Mar/2025	08:00	27/Mar/2025	18:00	41289 isolator retrofitting work at DTL bawana ss/Under add-cap-2019-24 for Nathpa—Jhakri Transmission system (NAJH)	PLANNED	Requested
1556	RQ210496	OCC_228	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)		D	Bus bar relay retrofitting work at Mandola ss	24/Mar/2025	08:00	24/Mar/2025	18:00	Bus bar relay retrofitting work at Mandola ss/under add-cap	PLANNED	Requested
1557	RQ210491	OCC_228	cpcc1_sd	BUS	400KV BUS 2 AT MURADNAGAR_1(UP)		D	LBB relay testing work at Muradnagar SS	23/Mar/2025	08:00	23/Mar/2025	18:00	LBB relay testing work at Muradnagar SS	PLANNED	Requested
1558	RQ210487	OCC_228	cpcc1_sd	BUS	400KV BUS 2 AT BAWANA(DV)		C	41489 isolator retrofitting work at DTL bawana ss	22/Mar/2025	08:00	24/Mar/2025	18:00	41489 isolator retrofitting work at DTL bawana ss/Under add-cap-2019-24 for Nathpa—Jhakri Transmission system (NAJH)	PLANNED	Requested
1559	RQ210490	OCC_228	cpcc1_sd	BUS	400KV BUS 1 AT MURADNAGAR_1(UP)		D	LBB relay testing work at Muradnagar SS	22/Mar/2025	08:00	22/Mar/2025	18:00	LBB relay testing work at Muradnagar SS	PLANNED	Requested
1560	RQ210495	OCC_228	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)		D	Bus bar relay retrofitting work at Mandola ss	21/Mar/2025	08:00	23/Mar/2025	18:00	Bus bar relay retrofitting work at Mandola ss/under add-cap	PLANNED	Requested
1561	RQ210486	OCC_228	cpcc1_sd	BUS	400KV BUS 1 AT BAWANA(DV)		C	40889 isolator retrofitting work at DTL bawana ss	19/Mar/2025	08:00	21/Mar/2025	18:00	40889 isolator retrofitting work at DTL bawana ss/Under add-cap-2019-24 for Nathpa—Jhakri Transmission system (NAJH)	PLANNED	Requested
1562	RQ210494	OCC_228	cpcc1_sd	BUS	400KV BUS 3 AT MANDOLA(PG)		D	Bus bar relay retrofitting work at Mandola ss	18/Mar/2025	08:00	20/Mar/2025	18:00	Bus bar relay retrofitting work at Mandola ss/under add-cap	PLANNED	Requested
1563	RQ210485	OCC_228	cpcc1_sd	BUS	400KV BUS 1 AT BAWANA(DV)		C	40589 isolator retrofitting work at DTL bawana ss	16/Mar/2025	08:00	18/Mar/2025	18:00	40589 isolator retrofitting work at DTL bawana ss/Under add-cap-2019-24 for Nathpa—Jhakri Transmission system (NAJH)	PLANNED	Requested
1564	RQ210484	OCC_228	cpcc1_sd	BUS	400KV BUS 1 AT BAWANA(DV)		C	41189 isolator retrofitting work at DTL bawana ss	13/Mar/2025	08:00	15/Mar/2025	18:00	41189 isolator retrofitting work at DTL bawana ss/Under add-cap-2019-24 for Nathpa—Jhakri Transmission system (NAJH)	PLANNED	Requested
1565	RQ210493	OCC_228	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)		D	Bus bar relay retrofitting work at Mandola ss	13/Mar/2025	08:00	17/Mar/2025	18:00	Bus bar relay retrofitting work at Mandola ss/under add-cap	PLANNED	Requested
1566	RQ210483	OCC_228	cpcc1_sd	BUS	400KV BUS 1 AT BAWANA(DV)		C	41389 isolator retrofitting work at DTL bawana ss	10/Mar/2025	08:00	12/Mar/2025	18:00	41389 isolator retrofitting work at DTL bawana ss/Under add-cap-2019-24 for Nathpa—Jhakri Transmission system (NAJH)	PLANNED	Requested
1567	RQ210492	OCC_228	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)		D	Bus bar relay retrofitting work at Mandola ss	08/Mar/2025	08:00	12/Mar/2025	18:00	Bus bar relay retrofitting work at Mandola ss/under add-cap	PLANNED	Requested
1568	RQ210480	OCC_228	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)		D	AMP Work of 400 KV WEST BUS 1B	03/Mar/2025	08:00	03/Mar/2025	18:00	for AMP work	PLANNED	Requested
1569	RQ210923	OCC_228	bbmb_sd	BAY	A-10 BUS SECTIONALIZER BAY - 220KV BUS 2 AT SAMAYPUR(BB) (BBMB) AND 220KV BUS 4 AT SAMAYPUR(BB) AT 220 KV SAMAYPUR(BB) (BBMB)	BBMB	D	Gen. Mtc. of Line	24/Mar/2025	08:00	24/Mar/2025	18:00		PLANNED	Requested
1570	RQ210822	OCC_228	cpcc3_sd	BAY	212 MAIN BAY - 220KV BUS 1 AT LUCKNOW_1(PG) (POWERGRID) AND FUTURE AT 220 KV LUCKNOW_1(PG) (POWERGRID)	POWERGRID	D	LBB RELAY (212 BAY) RETROFITTING WORK AT 400KV LUCKNOW	20/Mar/2025	09:00	20/Mar/2025	18:00		PLANNED	Requested
1571	RQ210940	OCC_228	cpcc3_sd	BAY	211 MAIN BAY - 220KV BUS 1 AT LUCKNOW_1(PG) (POWERGRID) AND FUTURE AT 220 KV LUCKNOW_1(PG) (POWERGRID)	POWERGRID	D	LBB RELAY (211 BAY) RETROFITTING WORK AT 400KV LUCKNOW	19/Mar/2025	08:00	19/Mar/2025	18:00		PLANNED	Requested

1572	RQ210649	OCC_228	cpcc1_sd	BAY	204 BUS COUPLER BAY - 220KV BUS 1 AT BAGHPAT(PG) (POWERGRID) AND 220KV BUS 2 AT BAGHPAT(PG) AT 220 KV BAGHPAT(PG) (POWERGRID)	POWERGRID	C	Rectification of P.D defect in 220KV Main Bus-1	17/Mar/2025	08:00	20/Mar/2025	18:00		PLANNED	Requested	
1573	RQ209356	OCC_228	adhydro_sd	BAY	210 MAIN BAY - 220/33 KV 31.5 MVA ICT 1 AT AD HYDRO(AD) (HPPTCL) AT 220 KV AD HYDRO(AD)	HPPTCL	D	Shutdown required on daily basis from 09:00 to 18:00 hrs on 210 MAIN BAY - 220/33 KV 31.5 MVA ICT 1 AT AD HYDRO(AD) (HPPTCL) AT 220 KV AD HYDRO(AD), to isolate the 220 KV AD hydro Prini Switchyard from HPPTCL 220 KV Bay for Post Snow maintenance of 220 KV AD hydro Prini Switchyard.	10/Mar/2025	09:00	21/Mar/2025	18:00	To isolate the 220 kv AD hydro Prini Switchyard from HPPTCL 220/33 kv Bay & to avoid back charging of 220 kv AD hydro Prini Switchyard .Therefore during mentioned shutdown period, 210 MAIN BAY 220/33 kv 31.5 MVA ICT 1 AT AD HYDRO(AD) (HPPTCL) AT 220 KV AD HYDRO(AD) breaker shutdown required.	PLANNED	Requested	
1574	RQ210926	OCC_228	cpcc3_sd	HVDC POLE	70 KV VINDHYACHAL(PG) POLE-1	POWERGRID	C	FOR AMP WORK OF HVDC BLOCK#1 ASSOCIATED CONVERTER TRANSFORMERS & FILTER BANKS	03/Mar/2025	08:00	06/Mar/2025	18:00		PLANNED	Requested	
1575	RQ210628	OCC_228	cpcc1_sd	SVC/STATCOM	SVC No 1(-300/+400MVAR) at 400 KV Kankroll(PG)	POWERGRID	D	For Deredding of MV Yard	27/Mar/2025	08:00	27/Mar/2025	18:00		PLANNED	Requested	
1576	RQ210631	OCC_228	cpcc1_sd	SVC/STATCOM	STATCOM No 2(-425/+550MVAR) at 400 KV Bhadla_2 (PG)	POWERGRID	D	AMP works and RTV coating	09/Mar/2025	17:00	15/Mar/2025	23:00		PLANNED	Requested	
1577	RQ209911	OCC_228	cpcc2_sd	SVC/STATCOM	SVC No 1(-400/+600MVAR) at 400 KV Ludhiana(PG)	POWERGRID	D	AMP Work of 400 KV WEST BUS 1B	05/Mar/2025	09:00	05/Mar/2025	18:00	kindly approve	PLANNED	Requested	
1578	RQ210931	OCC_228	cpcc3_sd	FSC	FSC(40%) OF 400 KV BALIA-SOHAWAL (PG) CKT-2 AT SOHAWAL(PG)	POWERGRID	D	AMP WORK	04/Mar/2025	08:00	04/Mar/2025	18:00		PLANNED	Requested	
1579	RQ210930	OCC_228	cpcc3_sd	FSC	FSC(40%) OF 400 KV BALIA-SOHAWAL (PG) CKT-1 AT SOHAWAL(PG)	POWERGRID	D	AMP WORK	03/Mar/2025	09:00	03/Mar/2025	18:00		PLANNED	Requested	
1580	RQ210632	OCC_228	cpcc1_sd	SVC/STATCOM	STATCOM No 1(-425/+550MVAR) at 400 KV Bhadla_2 (PG)	POWERGRID	D	AMP works and RTV coating	02/Mar/2025	17:00	08/Mar/2025	23:00		PLANNED	Requested	
1581	RQ211001	OCC_228	cpcc3_sd	HVDC POLE	205 KV SASARAM(PG) POLE-2	POWERGRID	C	VALVE COOLING PLC HMI RECTIFICATION	18/Mar/2025	09:00	19/Mar/2025	17:30	HVDC PUSAULI+EASTERN SIDE FILTER BUS+AC BYPASS	PLANNED	Requested	
1582	RQ211002	OCC_228	cpcc3_sd	HVDC POLE	205 KV SASARAM(PG) POLE-1	POWERGRID	C	VALVE COOLING PLC HMI RECTIFICATION	18/Mar/2025	09:00	19/Mar/2025	17:30	HVDC PUSAULI+EASTERN SIDE FILTER BUS+AC BYPASS	PLANNED	Requested	
1583	RQ210627	OCC_228	cpcc1_sd	SVC/STATCOM	STATCOM No 1(-425/+550MVAR) at 400 KV Bikaner_2 (PBTSL)	PBTSL	D	For logic checking in valve cooling system and AVR related issues checking	11/Mar/2025	17:00	20/Mar/2025	23:00		PLANNED	Requested	