



सत्यमेव जयते

भारत सरकार
Government of India
विद्युत मंत्रालय
Ministry of Power
उत्तर क्षेत्रीय विद्युत समिति
Northern Regional Power Committee

सं.: उ.क्षे.वि.स./प्रचालन/106/01/2025/131-172

दिनांक: 12.03.2025

विषय: उत्तर क्षेत्रीय विद्युत समिति की प्रचालन समन्वय उप- समिति की 229वी बैठक में स्वीकृत आऊटेज कार्यक्रम की सूची।

Subject: Outage programme approved in the 229th OCC Meeting.

विद्युत् उत्पादन कंपनियों व पारेषण लाइसेंस धारकों द्वारा उत्पादन इकाइयों व पारेषण तंत्र के प्रस्तावित आऊटेज कार्यक्रमों को दिनांक 11.03.2025 में आयोजित प्रचालन समन्वय उप- समिति की 229 वी बैठक में चर्चा करने के पश्चात आऊटेज कार्यक्रम की स्वीकृत सूची को उत्तर क्षेत्रीय विद्युत समिति के वेब पोर्टल पर उपलब्ध किया गया है। सभी आऊटेज कार्यक्रम संभावित हैं एवं वास्तविक काल में ग्रिड की स्थिति के अनुरूप प्रभावी होंगे। किसी प्रकार की त्रुटि होने पर दो कार्य दिवसों के भीतर हमें सूचित करने का कष्ट करें।

The outage programme of Generating Units and Transmission Lines proposed by Generating Companies and Transmission Licensees were discussed in the 229th OCC meeting held on 11.03.2025 and the approved list of outages program has been uploaded on NRPC web portal. All outage programmes are approved tentatively subject to real time grid conditions. Discrepancy, if any may kindly be intimated within two working days.

(डी. के. मीना)

अधीक्षण अभियंता (प्रचालन)

सेवा में,
प्रचालन समन्वय उप- समिति के सभी सदस्य।

APPROVED OUTAGE PROGRAM OF 229th OCC

Sr No	Reference Number	OCC Number	Name of Requesting Agency	Element Type	Element Name	Owner	Daily/Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	Request Type	Shutdown Status	Approved From Date	Approved From Time	Approved To Date	Approved To Time	OCC Remarks
1	RQ214156	OCC_229	rampur_sd	GENERATING UNIT	68.67 MW RAMPUR HEP - UNIT 1		C	Annual Planned Maintenance of 68.67 MW Generating Unit#01 of Rampur HPS	12/Apr/2025	00:00	21/Apr/2025	18:00	Annual Planned Maintenance	PLANNED	Approved	12-Apr-25	00:00	20-Apr-25	18:00	<p>SJVN informed that the Annual Planned Maintenance (APM) of all Six (06) Nos. 250 MW Generating Units of 1500MW Nathpa Jhakri HPS and 412 MW of Rampur HPS is generally completed by the end of March every year.</p> <p>However, as an exceptional case, APM of balance Two (02) Nos. 250 MW Generating Units of NJHPS is being pursued "under vendor development" process this year to develop more no. of vendors. The LOA to new vendor for APM of balance Two (02) units is expected by the end of March, 2025.</p> <p>Therefore, APM of Two (02) Nos. 250 MW Generating Units i.e. Unit#02 and Unit#03 of 1500MW Nathpa Jhakri HPS shall be started from 1st April 2025 and expected to be completed by 20th April 2025. As Rampur HPS is operating in tandem with NJHPS and utilised the water released from NJHPS, therefore simultaneously APM of two no. of generating units of rampur HPS is planned in the same period of Nathpa Jhakri Hydro power Stations up to 20th April, 2025.</p>
2	RQ214155	OCC_229	rampur_sd	GENERATING UNIT	68.67 MW RAMPUR HEP - UNIT 1		C	Annual Planned Maintenance of PGV # 01 of 412MW Rampur HPS. For this The Unit#01 and Unit#02 will remain under shutdown simultaneously for the same period due to the maintenance of PGV#01.	07/Apr/2025	00:00	09/Apr/2025	18:00	Annual Planned Maintenance	PLANNED	Approved	07-Apr-25	00:00	09-Apr-25	18:00	<p>SJVN informed that the Annual Planned Maintenance (APM) of all Six (06) Nos. 250 MW Generating Units of 1500MW Nathpa Jhakri HPS and 412 MW of Rampur HPS is generally completed by the end of March every year.</p> <p>However, as an exceptional case, APM of balance Two (02) Nos. 250 MW Generating Units of NJHPS is being pursued "under vendor development" process this year to develop more no. of vendors. The LOA to new vendor for APM of balance Two (02) units is expected by the end of March, 2025.</p> <p>Therefore, APM of Two (02) Nos. 250 MW Generating Units i.e. Unit#02 and Unit#03 of 1500MW Nathpa Jhakri HPS shall be started from 1st April 2025 and expected to be completed by 20th April 2025. As Rampur HPS is operating in tandem with NJHPS and utilised the water released from NJHPS, therefore simultaneously APM of two no. of generating units of rampur HPS is planned in the same period of Nathpa Jhakri Hydro power Stations up to 20th April, 2025.</p>

5	RQ214104	OCC_229	jhakri_sd	GENERATING UNIT	250 MW NATHPA-JHAKRI HPS - UNIT 4		C	Annual Planned Maintenance of BFV # 02 of 1500MW NJHPS. For this The Unit#03 and Unit#04 will remain under shutdown simultaneously for the same period due to the maintenance of BFV#02.	07/Apr/2025	00:00	09/Apr/2025	18:00	APM of BFV#02	PLANNED	Approved	07-Apr-25	00:00	09-Apr-25	18:00	<p>SJVN informed that the Annual Planned Maintenance (APM) of all Six (06) Nos. 250 MW Generating Units of 1500MW Nathpa Jhakri HPS and 412 MW of Rampur HPS is generally completed by the end of March every year.</p> <p>However, as an exceptional case, APM of balance Two (02) Nos. 250 MW Generating Units of NJHPS is being pursued "under vendor development" process this year to develop more no. of vendors. The LOA to new vendor for APM of balance Two (02) units is expected by the end of March, 2025.</p> <p>Therefore, APM of Two (02) Nos. 250 MW Generating Units i.e. Unit#02 and Unit#03 of 1500MW Nathpa Jhakri HPS shall be started from 1st April 2025 and expected to be completed by 20th April 2025. As Rampur HPS is operating in tandem with NJHPS and utilised the water released from NJHPS, therefore simultaneously APM of two no. of generating units of rampur HPS is planned in the same period of Nathpa Jhakri Hydro power Stations up to 20th April, 2025.</p>
6	RQ214103	OCC_229	jhakri_sd	GENERATING UNIT	250 MW NATHPA-JHAKRI HPS - UNIT 3	SJVNL	C	Annual Planned Maintenance of 250MW Generating Unit#03 of NJHPS.	01/Apr/2025	00:00	10/Apr/2025	18:00	APM of Unit#03	PLANNED	Approved	01-Apr-25	00:00	10-Apr-25	18:00	<p>SJVN informed that the Annual Planned Maintenance (APM) of all Six (06) Nos. 250 MW Generating Units of 1500MW Nathpa Jhakri HPS and 412 MW of Rampur HPS is generally completed by the end of March every year.</p> <p>However, as an exceptional case, APM of balance Two (02) Nos. 250 MW Generating Units of NJHPS is being pursued "under vendor development" process this year to develop more no. of vendors. The LOA to new vendor for APM of balance Two (02) units is expected by the end of March, 2025.</p> <p>Therefore, APM of Two (02) Nos. 250 MW Generating Units i.e. Unit#02 and Unit#03 of 1500MW Nathpa Jhakri HPS shall be started from 1st April 2025 and expected to be completed by 20th April 2025. As Rampur HPS is operating in tandem with NJHPS and utilised the water released from NJHPS, therefore simultaneously APM of two no. of generating units of rampur HPS is planned in the same period of Nathpa Jhakri Hydro power Stations up to 20th April, 2025.</p>
7	RQ214854	OCC_229	tehri_sd	GENERATING UNIT	250 MW TEHRI HPS - UNIT 4	THDC	C	Annual Maintenance	15/Apr/2025	08:00	09/May/2025	23:59	Annual Maintenance	PLANNED	Approved	15-Apr-25	08:00	09-May-25	23:59	
8	RQ214773	OCC_229	koteshwar_sd	GENERATING UNIT	100 MW KOTESHWAR HPS - UNIT 4	THDC	C	Annual Maintenance	16/Apr/2025	10:00	15/May/2025	18:00		PLANNED	Approved	16-Apr-25	10:00	15-May-25	18:00	
9	RQ213799	OCC_229	karcham_sd	GENERATING UNIT	250 MW KARCHAM WANGTOO HPS - UNIT 4	JSW	C	UNIT 4 SCADA UPGRADATION	01/Apr/2025	00:00	06/Apr/2025	23:59		PLANNED	Approved	01-Apr-25	00:00	03-Apr-25	23:59	
10	RQ214864	OCC_229	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-GWALIOR (PG) CKT-1	POWER GRID	D	Counter weight installation work in Gantry Tower	23/Apr/2025	09:00	23/Apr/2025	13:00		PLANNED	Approved	23-Apr-25	09:00	23-Apr-25	13:00	Subjected to WRPC Approval.
11	RQ215228	OCC_229	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHPUR-SASARAM (PG) CKT-1	POWER GRID	D	INSULATOR REPLACEMENT WORK	17/Apr/2025	08:00	17/Apr/2025	18:00		PLANNED	Approved	17-Apr-25	08:00	17-Apr-25	18:00	Subjected to ERPC Approval.

12	RQ214877	OCC_229	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHPUR-SASARAM (PG) CKT-1	POWER GRID	D	INSULATOR REPLACEMENT WORK	16/Apr/2025	09:00	16/Apr/2025	18:00		PLANNED	Approved	16-Apr-25	09:00	16-Apr-25	18:00	Subjected to ERPC Approval.
13	RQ214865	OCC_229	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BALIA-GAYA (PG) CKT-1	POWER GRID	D	INSULATOR REPLACEMENT WORK	14/Apr/2025	08:00	16/Apr/2025	18:00		PLANNED	Approved	14-Apr-25	08:00	16-Apr-25	18:00	Subjected to ERPC Approval.
14	RQ214868	OCC_229	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-2	POWER GRID	D	INSULATOR REPLACEMENT WORK	11/Apr/2025	07:00	12/Apr/2025	18:00		PLANNED	Approved	11-Apr-25	07:00	12-Apr-25	18:00	Subjected to ERPC Approval.
15	RQ215301	OCC_229	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-1	POWER GRID	D	a/r non auto to facilitate shutdown of other ckt	26/Apr/2025	08:00	26/Apr/2025	18:00		PLANNED	Approved	26-Apr-25	08:00	26-Apr-25	18:00	Subjected to ERPC Approval.
16	RQ214899	OCC_229	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-2	POWER GRID	D	For Defective Insulator Replacement work	26/Apr/2025	08:00	26/Apr/2025	17:30		PLANNED	Approved	26-Apr-25	08:00	26-Apr-25	17:30	Subjected to ERPC Approval.
17	RQ214898	OCC_229	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-1	POWER GRID	D	For Defective Insulator Replacement work	25/Apr/2025	08:00	25/Apr/2025	17:30		PLANNED	Approved	25-Apr-25	08:00	25-Apr-25	17:30	Subjected to ERPC Approval.
18	RQ214265	OCC_229	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-2	POWER GRID	C	SAS upgradation testing and bay equipment testing	21/Apr/2025	08:00	22/Apr/2025	18:00	SHUTDOWN REQUIRED	PLANNED	Approved	21-Apr-25	08:00	22-Apr-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/PG consent
19	RQ214879	OCC_229	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-SASARAM (PG) CKT-1	POWER GRID	D	LBB retrofitting works and SCADA validation for L/R Bay 404R.	10/Apr/2025	08:00	10/Apr/2025	17:30		PLANNED	Approved	10-Apr-25	08:00	10-Apr-25	17:30	Subjected to ERPC Approval.
20	RQ214867	OCC_229	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-SASARAM (PG) CKT-1	POWER GRID	D	Flashover INSULATOR REPLACEMENT WORK	10/Apr/2025	07:00	10/Apr/2025	18:00		PLANNED	Approved	10-Apr-25	07:00	10-Apr-25	18:00	Subjected to ERPC Approval.
21	RQ214866	OCC_229	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-SASARAM (PG) CKT-1	POWER GRID	D	Flashover INSULATOR REPLACEMENT WORK	09/Apr/2025	07:00	09/Apr/2025	18:00		PLANNED	Approved	09-Apr-25	07:00	09-Apr-25	18:00	Subjected to ERPC Approval.
22	RQ214878	OCC_229	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MOTIHAR(BS) (PG) CKT-1	POWER GRID	D	INSULATOR REPLACEMENT WORK	07/Apr/2025	09:00	07/Apr/2025	18:00		PLANNED	Approved	07-Apr-25	09:00	07-Apr-25	18:00	Subjected to ERPC Approval.
23	RQ215298	OCC_229	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-SASARAM (PG) CKT-1	POWER GRID	C	LBB retrofitting works and SCADA validation for Bays 404 & 405.	07/Apr/2025	08:00	08/Apr/2025	17:30		PLANNED	Approved	07-Apr-25	08:00	08-Apr-25	17:30	Subjected to ERPC Approval.
24	RQ214894	OCC_229	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-1	POWER GRID	D	TO FACILITATE SHUTDOWN ON PARALLEL CKT(A/R IN NON AUTO)	04/Apr/2025	08:00	04/Apr/2025	17:30		PLANNED	Approved	04-Apr-25	08:00	04-Apr-25	17:30	Subjected to ERPC Approval.
25	RQ214889	OCC_229	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-2	POWER GRID	D	TO ATTEND SHUTDOWN NATURE DEFECTS FOR LOCATIONS T-026 TO T-032	04/Apr/2025	08:00	04/Apr/2025	17:30		PLANNED	Approved	04-Apr-25	08:00	04-Apr-25	17:30	Subjected to ERPC Approval.
26	RQ214885	OCC_229	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-SASARAM (PG) CKT-1	POWER GRID	D	LBB retrofitting works and SCADA validation for L/R Bay 401R.	04/Apr/2025	08:00	04/Apr/2025	17:30		PLANNED	Approved	04-Apr-25	08:00	04-Apr-25	17:30	Subjected to ERPC Approval.
27	RQ214888	OCC_229	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-1	POWER GRID	D	TO ATTEND SHUTDOWN NATURE DEFECTS FOR LOCATION T-026 TO T032	03/Apr/2025	08:00	03/Apr/2025	17:30		PLANNED	Approved	03-Apr-25	08:00	03-Apr-25	17:30	Subjected to ERPC Approval.
28	RQ214895	OCC_229	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-2	POWER GRID	D	TO FACILITATE SHUTDOWN ON PARALLEL CKT(A/R IN NON AUTO)	03/Apr/2025	08:00	03/Apr/2025	17:30		PLANNED	Approved	03-Apr-25	08:00	03-Apr-25	17:30	Subjected to ERPC Approval.

29	RQ215302	OCC_229	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MOTIHARI(BS) (PG) CKT-1	POWER GRID	D	A/R Non auto mode for PID SCANNING OF PORCELAIN INSULATORS	01/Apr/2025	08:00	30/Apr/2025	18:00		PLANNED	Approved	01-Apr-25	08:00	30-Apr-25	18:00	Subjected to ERPC Approval.
30	RQ214887	OCC_229	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-SASARAM (PG) CKT-1	POWER GRID	C	LBB retrofitting works and SCADA validation for Bays 401 & 402.	01/Apr/2025	08:00	02/Apr/2025	17:30		PLANNED	Approved	01-Apr-25	08:00	02-Apr-25	17:30	Subjected to ERPC Approval.
31	RQ215300	OCC_229	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAHUPURI(UP)-BIHARSHARIFF(PG) (PG) CKT-2	POWER GRID,UP PTCL	D	For defective CLR insulator replacement work with a/r non auto of ckt-1	23/Apr/2025	08:00	24/Apr/2025	18:00		PLANNED	Approved	23-Apr-25	08:00	24-Apr-25	18:00	Subjected to ERPC Approval.
32	RQ215299	OCC_229	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAHUPURI(UP)-BIHARSHARIFF(PG) (PG) CKT-1	POWER GRID,UP PTCL	D	For defective CLR insulator replacement work with a/r non auto of ckt-2	22/Apr/2025	08:00	22/Apr/2025	18:00		PLANNED	Approved	22-Apr-25	08:00	22-Apr-25	18:00	Subjected to ERPC Approval.
33	RQ215238	OCC_229	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AURAIYA(NT)-MALANPUR(MP) (PG) CKT-1	POWER GRID	C	Bus Bar Relay testing & commissioning	18/Jun/2025	08:00	19/Jun/2025	18:00	Nil	PLANNED	Approved	18-Jun-25	08:00	19-Jun-25	18:00	Subjected to WRPC Approval.
34	RQ215235	OCC_229	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AURAIYA(NT)-MEHGAON(MP) (MPSEB) CKT-1	MPSEB	C	Bus Bar Relay testing & commissioning	16/Jun/2025	08:00	17/Jun/2025	18:00	Nil	PLANNED	Approved	16-Jun-25	08:00	17-Jun-25	18:00	Subjected to WRPC Approval.
35	RQ214711	OCC_229	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 6		D	Bay Extension, LBB Testing	29/Apr/2025	18:00	30/Apr/2025	23:00		PLANNED	Approved	29-Apr-25	19:00	30-Apr-25	23:00	May be given from 19:00 Hrs/All other elements must be connected with Other Bus
36	RQ214739	OCC_229	cpcc1_sd	BUS	400KV BUS 4 AT JHATIKARA(PG)		D	replacement of isolator finger	29/Apr/2025	09:00	29/Apr/2025	20:00		PLANNED	Approved	29-Apr-25	15:00	29-Apr-25	23:00	All other elements must be connected with other Bus/May be given from 15:00Hrs
37	RQ214738	OCC_229	cpcc1_sd	BUS	400KV BUS 3 AT JHATIKARA(PG)		D	replacement of isolator finger	28/Apr/2025	09:00	28/Apr/2025	20:00		PLANNED	Approved	28-Apr-25	15:00	28-Apr-25	23:00	All other elements must be connected with other Bus/May be given from 15:00Hrs
38	RQ214710	OCC_229	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 5		D	Bay Extension, LBB Testing	27/Apr/2025	18:00	28/Apr/2025	23:00		PLANNED	Approved	27-Apr-25	19:00	28-Apr-25	23:00	May be given from 19:00 Hrs/All other elements must be connected with Other Bus
39	RQ214737	OCC_229	cpcc1_sd	BUS	400KV BUS 2 AT JHATIKARA(PG)		D	replacement of isolator finger	26/Apr/2025	09:00	26/Apr/2025	20:00		PLANNED	Approved	26-Apr-25	15:00	26-Apr-25	23:00	All other elements must be connected with other Bus/May be given from 15:00Hrs
40	RQ214709	OCC_229	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 4		D	Bay Extension, LBB Testing, Attending Hotspot	25/Apr/2025	18:00	26/Apr/2025	23:00		PLANNED	Approved	25-Apr-25	19:00	26-Apr-25	23:00	May be given from 19:00 Hrs/All other elements must be connected with Other Bus
41	RQ214736	OCC_229	cpcc1_sd	BUS	400KV BUS 1 AT JHATIKARA(PG)		D	replacement of isolator finger	24/Apr/2025	09:00	24/Apr/2025	20:00		PLANNED	Approved	24-Apr-25	15:00	24-Apr-25	23:00	All other elements must be connected with other Bus/May be given from 15:00Hrs
42	RQ214721	OCC_229	cpcc1_sd	BUS	400KV BUS 2 AT BASSI(PG)		D	400kV Busbar Relay Retrofitment work and Main Bay LBB backtrip testing.	23/Apr/2025	09:00	30/Apr/2025	18:00	Daily Shutdown	PLANNED	Approved					Clubbed with 47
43	RQ214741	OCC_229	cpcc1_sd	BUS	400KV BUS 2 AT MEERUT(PG)		D	AMP Work	21/Apr/2025	09:00	21/Apr/2025	20:00		PLANNED	Approved	21-Apr-25	09:00	21-Apr-25	20:00	
44	RQ214706	OCC_229	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 1		D	Bay Extension, LBB Testing, Attending Hotspot	19/Apr/2025	18:00	20/Apr/2025	23:00		PLANNED	Approved	19-Apr-25	19:00	20-Apr-25	23:00	May be given from 19:00 Hrs/All other elements must be connected with Other Bus
45	RQ214735	OCC_229	cpcc1_sd	BUS	220KV BUS 1 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (Busbar Relay Stability Test)	18/Apr/2025	09:00	19/Apr/2025	20:00		PLANNED	Approved	18-Apr-25	09:00	19-Apr-25	20:00	
46	RQ214734	OCC_229	cpcc1_sd	BUS	220KV BUS 2 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (Bus Bar Relay Stability Test)	16/Apr/2025	09:00	17/Apr/2025	20:00		PLANNED	Approved	16-Apr-25	09:00	17-Apr-25	20:00	

47	RQ214720	OCC_229	cpcc1_sd	BUS	400KV BUS 2 AT BASSI(PG)		C	400KV Busbar Relay Retrofitment work and Main Bay LBB backtrip testing.	16/Apr/2025	09:00	22/Apr/2025	18:00	Continuous Shutdown	PLANNED	Approved	16-Apr-25	16:00	22-Apr-25	23:00	May be given from 16:00 Hrs/All other elements must be connected with Other Bus
48	RQ214715	OCC_229	cpcc1_sd	BUS	400KV BUS 2 AT HISSAR(PG)		D	Relay Testing (AMP)	16/Apr/2025	08:00	16/Apr/2025	18:00		PLANNED	Approved	16-Apr-25	08:00	16-Apr-25	18:00	
49	RQ214723	OCC_229	cpcc1_sd	BUS	400KV BUS 2 AT HISSAR(PG)		C	400KV ISOLATORS RETROFITMENT IN ADD CAP AT HISAR SS	16/Apr/2025	08:00	30/Apr/2025	18:00	ADD CAP SHUTDOWN	PLANNED	Approved	16-Apr-25	08:00	30-Apr-25	18:00	May be given subject to all other elements must be connected with other Bus/
50	RQ214724	OCC_229	cpcc1_sd	BUS	400KV BUS 2 AT BHIWANI(BB)		C	400KV ISOLATORS RETROFITMENT IN ADD CAP AT BBMB BHIWANI	16/Apr/2025	08:00	30/Apr/2025	18:00	ADD CAP SHUTDOWN	PLANNED	Approved	16-Apr-25	08:00	30-Apr-25	18:00	May be given subject to all other elements must be connected with other Bus/ Subject to BBMB consent
51	RQ214740	OCC_229	cpcc1_sd	BUS	400KV BUS 1 AT MEERUT(PG)		D	AMP Work	15/Apr/2025	09:00	15/Apr/2025	20:00		PLANNED	Approved	15-Apr-25	09:00	15-Apr-25	20:00	
52	RQ214733	OCC_229	cpcc1_sd	BUS	400KV BUS 2 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (For Stability Test of 400 kV Bus-2)	14/Apr/2025	09:00	15/Apr/2025	20:00		PLANNED	Approved	14-Apr-25	09:00	15-Apr-25	20:00	
53	RQ214714	OCC_229	cpcc1_sd	BUS	400KV BUS 1 AT HISSAR(PG)		D	Relay Testing (AMP)	14/Apr/2025	08:00	14/Apr/2025	18:00		PLANNED	Approved	14-Apr-25	08:00	14-Apr-25	18:00	
54	RQ214713	OCC_229	cpcc1_sd	BUS	220KV BUS 2 AT HISSAR(PG)		D	Busbar retro fitment work under add cap	12/Apr/2025	08:00	12/Apr/2025	18:00		PLANNED	Approved	12-Apr-25	08:00	12-Apr-25	18:00	
55	RQ214727	OCC_229	cpcc1_sd	BUS	400KV BUS 2 AT BAHADURGARH(PG)		D	LBB TESTING AND OTHER GENERAL MAINTENANCE WORK	11/Apr/2025	10:00	11/Apr/2025	20:00	Daily Shutdown	PLANNED	Approved	11-Apr-25	10:00	11-Apr-25	20:00	
56	RQ214732	OCC_229	cpcc1_sd	BUS	400KV BUS 1 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (For Bus Bar Relay Stability Test of 400 kV Bus-1)	11/Apr/2025	09:00	12/Apr/2025	20:00		PLANNED	Approved	11-Apr-25	09:00	12-Apr-25	20:00	
57	RQ214742	OCC_229	cpcc1_sd	BUS	400KV BUS 1 AT BHIWADI(PG)		C	Bus bar Relay retrofitment	11/Apr/2025	09:00	20/Apr/2025	18:00		PLANNED	Approved	11-Apr-25	09:00	20-Apr-25	18:00	May be given subject to all other elements must be connected with other Bus
58	RQ214712	OCC_229	cpcc1_sd	BUS	220KV BUS 1 AT HISSAR(PG)		D	Busbar retro fitment work under add cap	10/Apr/2025	08:00	10/Apr/2025	18:00		PLANNED	Approved	10-Apr-25	08:00	10-Apr-25	18:00	
59	RQ214731	OCC_229	cpcc1_sd	BUS	400KV BUS 2 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (Bus Stability Test)	09/Apr/2025	09:00	10/Apr/2025	20:00		PLANNED	Approved	09-Apr-25	09:00	10-Apr-25	20:00	
60	RQ214719	OCC_229	cpcc1_sd	BUS	400KV BUS 1 AT BASSI(PG)		D	400KV Busbar Relay Retrofitment work and Main Bay LBB backtrip testing.	08/Apr/2025	09:00	14/Apr/2025	18:00	Daily Shutdown	PLANNED	Approved					Clubbed with 47
61	RQ214730	OCC_229	cpcc1_sd	BUS	400KV BUS 1 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (Bus Stability Test)	07/Apr/2025	09:00	08/Apr/2025	20:00		PLANNED	Approved	07-Apr-25	09:00	08-Apr-25	20:00	
62	RQ214716	OCC_229	cpcc1_sd	BUS	220KV BUS 1 AT KANKROLI(PG)		D	for integration of new Bays fo M/s serentica	07/Apr/2025	08:00	08/Apr/2025	18:00		PLANNED	Approved	07-Apr-25	08:00	08-Apr-25	18:00	
63	RQ214726	OCC_229	cpcc1_sd	BUS	220KV BUS 1 AT SONIPAT(PG)		D	FOR ISO ALIGNMENT WORK 21289A OF BUS-1	04/Apr/2025	10:00	04/Apr/2025	14:00		PLANNED	Approved	04-Apr-25	10:00	04-Apr-25	14:00	
64	RQ214717	OCC_229	cpcc1_sd	BUS	220KV BUS 2 AT KANKROLI(PG)		D	for integration of new Bays fo M/s serentica	04/Apr/2025	08:00	05/Apr/2025	18:00		PLANNED	Approved	04-Apr-25	08:00	05-Apr-25	18:00	
65	RQ214729	OCC_229	cpcc1_sd	BUS	220KV BUS 1 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (Bus Stability Test)	03/Apr/2025	09:00	04/Apr/2025	20:00		PLANNED	Approved	03-Apr-25	09:00	04-Apr-25	20:00	

66	RQ214728	OCC_229	cpcc1_sd	BUS	220KV BUS 2 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (Bus Stability Test)	01/Apr/2025	09:00	02/Apr/2025	20:00		PLANNED	Approved	01-Apr-25	09:00	02-Apr-25	20:00	
67	RQ214718	OCC_229	cpcc1_sd	BUS	400KV BUS 1 AT BASSI(PG)		C	400kV Busbar Relay Retrofitment work and Main Bay LBB backtrip testing.	01/Apr/2025	09:00	07/Apr/2025	18:00	Continuous Shutdown	PLANNED	Approved	01-Apr-25	16:00	07-Apr-25	18:00	May be given from 16:00 Hrs/All other elements must be connected with Other Bus
68	RQ214725	OCC_229	cpcc1_sd	BUS	400KV BUS 1 AT BHIWAN(BB)		C	400KV ISOLATORS RETROFITMENT IN ADD CAP AT BBMB BHIWANI	01/Apr/2025	08:00	15/Apr/2025	18:00	ADD CAP SHUTDOWN	PLANNED	Approved	01-Apr-25	08:00	15-Apr-25	18:00	May be given subject to all other elements must be connected with other Bus/ Subject to BBMB consent
69	RQ214722	OCC_229	cpcc1_sd	BUS	400KV BUS 1 AT HISSAR(PG)		C	400KV ISOLATORS RETROFITMENT IN ADD CAP AT HISSAR SS	01/Apr/2025	08:00	15/Apr/2025	18:00	ADD CAP SHUTDOWN	PLANNED	Approved	01-Apr-25	08:00	15-Apr-25	18:00	May be given subject to all other elements must be connected with other Bus/
70	RQ215297	OCC_229	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-2		D	INSULATOR REPLACEMENT WORK	07/Apr/2025	08:00	11/Apr/2025	18:00		PLANNED	Approved	07-Apr-25	08:00	11-Apr-25	18:00	
71	RQ215296	OCC_229	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-1		D	INSULATOR REPLACEMENT WORK	01/Apr/2025	08:00	05/Apr/2025	18:00		PLANNED	Approved	01-Apr-25	08:00	05-Apr-25	18:00	
72	RQ214554	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PKTSL) CKT-2		D	For scheme checking work & Line AMP work	30/Apr/2025	08:00	30/Apr/2025	18:00	NON -AUTO of other charge Ckt required during shutdown work	PLANNED	Approved	30-Apr-25	16:30	30-Apr-25	23:00	To be availed from 16:30hrs.
73	RQ214553	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PKTSL) CKT-1		D	For scheme checking work & Line AMP work	29/Apr/2025	08:00	29/Apr/2025	18:00	NON -AUTO of other charge Ckt required during shutdown work	PLANNED	Approved	29-Apr-25	16:30	29-Apr-25	23:00	To be availed from 16:30hrs.
74	RQ214452	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)- PHAGI(RS) (PAPTL) CKT-1		C	For stringing work of 765KV D/C Beawar Dausa Transmission Line	28/Apr/2025	09:00	30/Apr/2025	17:00	For stringing work of 765KV D/C Beawar Dausa Transmission Line	PLANNED	Approved	28-Apr-25	16:30	30-Apr-25	23:00	To be availed from 16:30hrs.
75	RQ214451	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)- PHAGI(RS) (PAPTL) CKT-1		C	For stringing work of 765KV D/C Beawar Dausa Transmission Line	28/Apr/2025	09:00	30/Apr/2025	17:00	For stringing work of 765KV D/C Beawar Dausa Transmission Line	PLANNED	Approved	28-Apr-25	16:30	30-Apr-25	23:00	To be availed from 16:30hrs.
76	RQ214391	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_III(PG)-BHADLA(PG) (FBTL) CKT-2		D	For Line bay AMP works	28/Apr/2025	09:00	29/Apr/2025	18:00		PLANNED	Approved	28-Apr-25	16:30	29-Apr-25	23:00	To be availed from 16:30hrs.
77	RQ214560	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2		D	FOR AMP WORK & defect rectification work	28/Apr/2025	09:00	30/Apr/2025	17:30	NON -AUTO of other charge Ckt required during shutdown work	PLANNED	Approved	28-Apr-25	16:30	30-Apr-25	23:00	To be availed from 16:30hrs.
78	RQ214559	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1		D	FOR AMP WORK & defect rectification work	24/Apr/2025	09:00	26/Apr/2025	17:30	NON -AUTO of other charge Ckt required during shutdown work	PLANNED	Approved	24-Apr-25	16:30	26-Apr-25	23:00	To be availed from 16:30hrs. Date of shutdown to be different from other shutdowns at same station.

79	RQ214390	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_III(PG) (PFTL) CKT-2		D	For Line bay AMP by Fatehgarh 2 station & SHUT DOWN NATURE DEFECT RECTIFICATION WORK by Khetri TLM	24/Apr/2025	09:00	25/Apr/2025	18:00	NON -AUTO of other charge Ckt required during shutdown work	PLANNED	Approved	22-Apr-25	16:30	23-Apr-25	23:00	To be availed from 16:30hrs. Date of shutdown to be different from other shutdowns at same station.
80	RQ214550	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2		D	FOR CLR REPLACEMENT WORK	24/Apr/2025	09:00	24/Apr/2025	17:30	NON -AUTO of other charge Ckt required during shutdown work	PLANNED	Approved	24-Apr-25	16:30	24-Apr-25	23:00	To be availed from 16:30hrs.
81	RQ214440	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2		D	To attend shutdown nature defects	24/Apr/2025	08:00	24/Apr/2025	18:00	Non Auto of 765KV Chittoragarh-Banaskatha(PG) CKT-1	PLANNED	Approved	24-Apr-25	16:30	24-Apr-25	23:00	To be availed from 16:30hrs, ATC Curtailment of 2950 MW in NR Export.Subjected to WRPC Approval
82	RQ214376	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-2		D	For scheme checking work	24/Apr/2025	08:00	24/Apr/2025	18:00		PLANNED	Rejected					Line not yet charged
83	RQ214549	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1		D	FOR CLR REPLACEMENT WORK	23/Apr/2025	09:00	23/Apr/2025	17:30	NON -AUTO of other charge Ckt required during shutdown work	PLANNED	Approved	23-Apr-25	16:30	23-Apr-25	23:00	To be availed from 16:30hrs.
84	RQ214439	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1		D	To attend shutdown nature defects	23/Apr/2025	08:00	23/Apr/2025	18:00	Non Auto of 765KV Chittoragarh-Banaskatha(PG) CKT-2	PLANNED	Approved	23-Apr-25	16:30	23-Apr-25	23:00	To be availed from 16:30hrs, ATC Curtailment of 2950 MW in NR Export.Subjected to WRPC Approval
85	RQ214375	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-1		D	For scheme checking work	23/Apr/2025	08:00	23/Apr/2025	18:00		PLANNED	Rejected					Line not yet charged
86	RQ214186	OCC_229	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-MEERUT (PG) CKT-1		D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	22/Apr/2025	09:00	22/Apr/2025	18:00	Kindly approve.	PLANNED	Approved	22-Apr-25	09:00	22-Apr-25	18:00	
87	RQ214389	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_III(PG) (PFTL) CKT-1		D	For Line bay AMP by Fatehgarh 2 station & SHUT DOWN NATURE DEFECT RECTIFICATION WORK by Khetri TLM	22/Apr/2025	09:00	23/Apr/2025	18:00	NON -AUTO of other charge Ckt required during shutdown work	PLANNED	Approved	22-Apr-25	16:30	23-Apr-25	23:00	To be availed from 16:30hrs.
88	RQ214548	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2		D	for AMP work	22/Apr/2025	09:00	22/Apr/2025	17:30	NON -AUTO of other charge Ckt required during shutdown work	PLANNED	Approved	22-Apr-25	16:30	22-Apr-25	23:00	To be availed from 16:30hrs.
89	RQ214547	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1		D	for AMP work	21/Apr/2025	09:00	21/Apr/2025	17:30	NON -AUTO of other charge Ckt required during shutdown work	PLANNED	Approved	21-Apr-25	16:30	21-Apr-25	23:00	To be availed from 16:30hrs.
90	RQ214380	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-BHIWANI (PG) CKT-1		D	Rectification of shutdown nature defect	21/Apr/2025	08:00	21/Apr/2025	18:00		PLANNED	Approved	21-Apr-25	08:00	21-Apr-25	18:00	

91	RQ214501	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1		D	For OPGW replacement works from TN-623 to TN 625 (for Joint Box Creation at TN-625)	20/Apr/2025	08:00	21/Apr/2025	18:00	Non-auto required for OPGW replacement works from TN-623 to TN 625 (for Joint Box Creation at TN-625)	PLANNED	Approved	20-Apr-25	08:00	21-Apr-25	18:00	Subjected to WRPC Approval.
92	RQ214502	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2		D	For OPGW replacement works from TN-623 to TN 625 (for Joint Box Creation at TN-625)	20/Apr/2025	08:00	21/Apr/2025	18:00	Non-auto required for OPGW replacement works from TN-623 to TN 625 (for Joint Box Creation at TN-625)	PLANNED	Approved	20-Apr-25	08:00	21-Apr-25	18:00	Subjected to WRPC Approval.
93	RQ214556	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-2		D	FOR AMP WORK & defect rectification work	14/Apr/2025	09:00	16/Apr/2025	17:30	NON -AUTO of other charge Ckt required during shutdown work	PLANNED	Approved	14-Apr-25	16:30	16-Apr-25	23:00	To be availed from 16:30hrs.
94	RQ214379	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-BHIWANI (PG) CKT-1		D	Rectification of shutdown nature defect by Bhiwani & Jhatikala	14/Apr/2025	08:00	14/Apr/2025	18:00		PLANNED	Approved	14-Apr-25	08:00	14-Apr-25	18:00	
95	RQ214499	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2		D	Line maintenance work & bay AMP work	14/Apr/2025	08:00	17/Apr/2025	18:00	Shutdown nature defects rectification by Jaipur(s) TLM & 1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PR-1&2 retrofitment (Viat Make) 4. WTI & OTI Modification work	PLANNED	Approved	14-Apr-25	16:30	17-Apr-25	23:00	ATC/TTC to be curtailed by 1100MW in NR Import, Subjected to WRPC Approval.
96	RQ214546	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBTU) CKT-4		D	FOR Line AMP WORK & for For Line bay AMP	09/Apr/2025	09:00	09/Apr/2025	17:30	NON -AUTO of other charge Ckt required during shutdown work	PLANNED	Approved	09-Apr-25	16:30	09-Apr-25	23:00	To be availed from 16:30hrs.
97	RQ214404	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-JHATIKARA (PG) CKT-1		D	Rectification of shutdown nature defect	08/Apr/2025	08:00	09/Apr/2025	18:00	Rectification of shutdown nature defect	PLANNED	Approved	08-Apr-25	08:00	09-Apr-25	18:00	
98	RQ214399	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-2		D	For attending S/D nature defects by Kankroli & Chittorgarh TLM	08/Apr/2025	08:00	08/Apr/2025	18:00	Non Auto of 765KV Ajmer-Chittor CKT1	PLANNED	Approved	08-Apr-25	16:30	08-Apr-25	23:00	To be availed from 16:30hrs.
99	RQ214417	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2		D	Line maintenance work & bay AMP work	08/Apr/2025	08:00	09/Apr/2025	18:00	Line maintenance work & bay AMP work	PLANNED	Approved	08-Apr-25	08:00	09-Apr-25	18:00	

100	RQ214555	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-1		D	FOR AMP WORK & defect rectification work	07/Apr/2025	09:00	09/Apr/2025	17:30	NON -AUTO of other charge Ckt required during shutdown work	PLANNED	Approved	07-Apr-25	16:30	09-Apr-25	23:00	To be availed from 16:30hrs.
101	RQ214545	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_III(PG) (PBT) CKT-3		D	FOR Line AMP WORK & For Line bay AMP	07/Apr/2025	09:00	08/Apr/2025	17:30	NON -AUTO of other charge Ckt required during shutdown work	PLANNED	Approved	07-Apr-25	16:30	08-Apr-25	23:00	To be availed from 16:30hrs.
102	RQ214398	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-1		D	For attending S/D nature defects by Kankroli & Chittorgarh	07/Apr/2025	08:00	07/Apr/2025	18:00	Non Auto of 765KV Ajmer-Chittor CK2	PLANNED	Approved	07-Apr-25	16:30	07-Apr-25	23:00	To be availed from 16:30hrs.
103	RQ214498	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1		D	Line maintenance work & bay AMP work	07/Apr/2025	08:00	10/Apr/2025	18:00	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PR-1&2 retrofitment (Viat Make) 4. WTI & OTI Modification work	PLANNED	Approved	07-Apr-25	16:30	10-Apr-25	23:00	ATC/TTC to be curtailed by 450MW in NR Import, Subjected to WRPC Approval. To be availed from 16:30hrs.
104	RQ214455	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_III(PG)-BHADLA(PG) (FBTL) CKT-1		D	SHUT DOWN NATURE DEFECT RECTIFICATION WORK	04/Apr/2025	17:00	05/Apr/2025	23:59	POWERGRID MAINTAINED ONLY LILO PORTION ie 38.934 Km and Balace 145 Km maintained by ADANI	PLANNED	Approved	04-Apr-25	17:00	05-Apr-25	23:59	To be availed from 17:00hrs.
105	RQ214500	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1		D	Line maintenance work & bay AMP work	03/Apr/2025	08:00	04/Apr/2025	18:00	DEFECT RECTIFICATION WORK 1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP(TIMING,CRM,DCRM DEW POINT,COIL CURRENT) works . 3.PR-1&2 retrofitment (Viat Make). 4.WTI & OTI Modification work	PLANNED	Approved	03-Apr-25	16:30	04-Apr-25	23:00	To be availed from 16:30hrs.
106	RQ214403	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-ALIGARH (PG) CKT-1		D	Rectification of shutdown nature defect	01/Apr/2025	08:00	03/Apr/2025	18:00	Rectification of shutdown nature defect	PLANNED	Approved	01-Apr-25	08:00	03-Apr-25	18:00	

107	RQ214515	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2		D	For OPGW installation works to create repeater of Dausa-Beawar at Phagi, RVPNL	01/Apr/2025	08:00	30/Apr/2025	18:00	Non-Auto required for OPGW installation works	PLANNED	Approved	01-Apr-25	08:00	30-Apr-25	18:00	
108	RQ214504	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1		D	For OPGW installation works under 'OPGW-01' Package by ULDC & for tower tightening & missing tower member fixing above waist level by Jaipur(S)	01/Apr/2025	08:00	30/Apr/2025	18:00	Non-Auto required for OPGW installation works	PLANNED	Approved	01-Apr-25	08:00	30-Apr-25	18:00	Subjected to WRPC Approval.
109	RQ215253	OCC_229	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-1	POWER GRID	D	AMP Work	26/Apr/2025	09:00	26/Apr/2025	18:00		PLANNED	Approved	26-Apr-25	09:00	26-Apr-25	18:00	ATC/TTC to be curtailed by 1100MW in NR Import, Subjected to WRPC Approval. To be availed on weekend
110	RQ214920	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1	POWER GRID	D	OVERHEAD CROSSING OF 765 KV D/C BHADLA III - SIKAR II TL	25/Apr/2025	08:00	26/Apr/2025	18:00		PLANNED	Approved	25-Apr-25	16:30	26-Apr-25	23:00	ATC/TTC curtailed by 500MW in NR Export, subjected to WRPC Approval. To be availed from 16:30hrs.
111	RQ214921	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2	POWER GRID	D	OVERHEAD CROSSING OF 765 KV D/C BHADLA III - SIKAR II TL	25/Apr/2025	08:00	26/Apr/2025	18:00		PLANNED	Approved	25-Apr-25	16:30	26-Apr-25	23:00	ATC/TTC curtailed by 500MW in NR Export, subjected to WRPC Approval. To be availed from 16:30hrs.
112	RQ215249	OCC_229	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-2	POWER GRID	D	Counter weight installation work in Gwalior ckt gantry	24/Apr/2025	09:00	24/Apr/2025	13:00		PLANNED	Approved	27-Apr-25	09:00	27-Apr-25	13:00	ATC/TTC to be curtailed by 1100MW in NR Import, Subjected to WRPC Approval. To be availed on weekend
113	RQ215292	OCC_229	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-ALIGARH (PG) CKT-1	POWER GRID	D	Rectification of Shutdown Nature works	24/Apr/2025	08:00	25/Apr/2025	18:00		PLANNED	Approved	24-Apr-25	08:00	25-Apr-25	18:00	
114	RQ214695	OCC_229	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-2	POWER GRID	D	Line S/D nature defect rectification work & CSD Fine Tuning of CB 805	22/Apr/2025	08:00	22/Apr/2025	18:00		PLANNED	Approved	20-Apr-25	08:00	20-Apr-25	18:00	ATC/TTC to be curtailed by 1100MW in NR Import, Subjected to WRPC Approval. To be availed on weekend
115	RQ215089	OCC_229	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2	POWER GRID	D	Alongwith 240 MVAR line reactor at Phagi end Maintenance line bay Equipments i.e. CVT, WT & line Isolator.	22/Apr/2025	08:00	22/Apr/2025	18:00		PLANNED	Approved	22-Apr-25	08:00	22-Apr-25	18:00	
116	RQ214694	OCC_229	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-1	POWER GRID	D	Line S/D nature defect rectification work & 5 Year AMP of Line Reactor & Line Switchyard equipments & checking healthiness of Aircell in B Phase.	21/Apr/2025	08:00	21/Apr/2025	18:00		PLANNED	Approved	19-Apr-25	08:00	19-Apr-25	18:00	ATC/TTC to be curtailed by 1100MW in NR Import, Subjected to WRPC Approval. To be availed on weekend
117	RQ214941	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-2	POWER GRID	D	Rectification of Shutdown nature defects in line	17/Apr/2025	08:00	18/Apr/2025	18:00	other ckt will be in non auto mode	PLANNED	Approved	17-Apr-25	08:00	18-Apr-25	18:00	
118	RQ215088	OCC_229	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1	POWER GRID	D	Alongwith 240 MVAR line reactor at Phagi end Maintenance line bay Equipments i.e. CVT, WT & line Isolator.	15/Apr/2025	08:00	15/Apr/2025	18:00		PLANNED	Approved	15-Apr-25	08:00	15-Apr-25	18:00	

119	RQ214693	OCC_229	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KANPUR_GIS-ALIGARH (PG) CKT-1	POWER GRID	D	Line S/D nature defect rectification work & CSD Fine Tuning of CB 807R	15/Apr/2025	08:00	15/Apr/2025	18:00		PLANNED	Approved	15-Apr-25	08:00	15-Apr-25	18:00	
120	RQ214940	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-1	POWER GRID	D	Rectification of Shutdown nature defects in line	15/Apr/2025	08:00	16/Apr/2025	18:00	other ckt will be in non auto mode	PLANNED	Approved	15-Apr-25	08:00	16-Apr-25	18:00	
121	RQ214691	OCC_229	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KANPUR_GIS-ALIGARH (PG) CKT-1	POWER GRID	D	Line S/D nature defect rectification work & CSD Fine Tuning of CB 807R	14/Apr/2025	08:00	14/Apr/2025	18:00		PLANNED	Approved	14-Apr-25	08:00	14-Apr-25	18:00	
122	RQ214688	OCC_229	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BAREILLY_2-LUCKNOW_2 (PG) CKT-1	POWER GRID	D	To attend Shutdown nature defect under Shahjahanpur TLM	12/Apr/2025	09:00	12/Apr/2025	18:00		PLANNED	Approved	12-Apr-25	09:00	12-Apr-25	18:00	
123	RQ214937	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-2	POWER GRID	D	Rectification of Shutdown nature defects in line	09/Apr/2025	15:00	10/Apr/2025	23:00	other ckt will be in non auto mode	PLANNED	Approved	09-Apr-25	15:00	10-Apr-25	23:00	
124	RQ215229	OCC_229	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-FATEHPUR (PG) CKT-1	POWER GRID	D	Shutdown nature Maintenance work	09/Apr/2025	08:00	10/Apr/2025	18:00		PLANNED	Approved	09-Apr-25	08:00	10-Apr-25	18:00	
125	RQ214696	OCC_229	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-1	POWER GRID	C	Rectification work like fixing missing CC Ring, Spacer etc	08/Apr/2025	09:00	09/Apr/2025	18:00		PLANNED	Approved	08-Apr-25	09:00	09-Apr-25	18:00	
126	RQ214697	OCC_229	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-FATEHPUR (PG) CKT-1	POWER GRID	D	Shutdown nature rectification work.	08/Apr/2025	07:00	08/Apr/2025	18:00		PLANNED	Approved	08-Apr-25	07:00	08-Apr-25	18:00	
127	RQ214944	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT 2	POWER GRID	D	Rectification of Shutdown nature defects in line	07/Apr/2025	15:00	08/Apr/2025	23:00	other ckt will be in non auto mode	PLANNED	Approved	07-Apr-25	16:30	08-Apr-25	23:00	ATC/TTC to be curtailed by 200MW in NR Export. Subjected to WRPC Approval.To be availed from 16:30hrs.
128	RQ215232	OCC_229	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-2	POWER GRID	D	Shutdown nature Maintenance work	07/Apr/2025	08:00	09/Apr/2025	18:00		PLANNED	Approved	07-Apr-25	08:00	09-Apr-25	18:00	
129	RQ214943	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT 1	POWER GRID	D	Rectification of Shutdown nature defects in line	04/Apr/2025	15:00	05/Apr/2025	23:00	other ckt will be in non auto mode	PLANNED	Approved	04-Apr-25	16:30	05-Apr-25	23:00	ATC/TTC to be curtailed by 200MW in NR Export. Subjected to WRPC Approval.To be availed from 16:30hrs.
130	RQ214915	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-BHIWANI (PG) CKT-1	POWER GRID	D	stringing of 765 kV D/C Khetri Narela transmission line	04/Apr/2025	08:00	06/Apr/2025	18:00		PLANNED	Approved	04-Apr-25	08:00	06-Apr-25	18:00	
131	RQ214942	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-1	POWER GRID	D	Rectification of Shutdown nature defects in line	02/Apr/2025	15:00	03/Apr/2025	23:00	other ckt will be in non auto mode	PLANNED	Approved	02-Apr-25	16:30	03-Apr-25	23:00	To be availed from 16:30hrs.
132	RQ215231	OCC_229	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWER GRID	D	Shutdown nature Maintenance work	02/Apr/2025	08:00	04/Apr/2025	18:00		PLANNED	Approved	02-Apr-25	08:00	04-Apr-25	18:00	
133	RQ215223	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MEERUT-BHIWANI (PG) CKT-1	POWER GRID	C	Connection of LILO section for connecting with 765/400 kV Narela GIS substation (PNTL) under Tr. System Part-G, Ph-II (Approved in 5th NRSTC)	01/Apr/2025	08:00	04/Apr/2025	18:00	S/D to be availed from 28-03-25 to 31-03-25.	PLANNED	Approved	01-Apr-25	08:00	04-Apr-25	18:00	
134	RQ214938	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-1	POWER GRID	C	NHAI Diversion work for Jamnagar Amritsar Express Highway	01/Apr/2025	08:00	20/Apr/2025	18:00		PLANNED	Approved	01-Apr-25	08:00	20-Apr-25	18:00	

135	RQ214939	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-2	POWER GRID	C	NHAI Diversion work for Jamnagar Amritsar Express Highway	01/Apr/2025	08:00	20/Apr/2025	18:00		PLANNED	Approved	01-Apr-25	08:00	20-Apr-25	18:00		
136	RQ214328	OCC_229	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANPARA_C(LAN)-UNNAO(UP) (UP) CKT-1	UPPTCL	D	Planned non-auto mode request for PLC of 765 kv S/C Mainpuri-Unnao T/L of SEUPPTCL	26/Apr/2025	08:00	29/Apr/2025	18:00	Non-auto mode for hotline stringing	PLANNED	Approved	26-Apr-25	08:00	29-Apr-25	18:00		
137	RQ214331	OCC_229	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV OBRA_C_TPS-UNNAO (UP) CKT-1	UPPTCL	D	Planned non-auto mode request for PLC of 765 kv S/C Mainpuri-Unnao T/L of SEUPPTCL	21/Apr/2025	08:00	24/Apr/2025	18:00	Non-auto mode for hotline stringing	PLANNED	Approved	21-Apr-25	08:00	24-Apr-25	18:00		
138	RQ213796	OCC_229	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-2	UPPTCL	D	For Tightening of Jumper Cone and C.C Ring Bolts and Fixing of Broken Spacer Clamps.	13/Apr/2025	08:00	14/Apr/2025	17:00		PLANNED	Approved						To be clubbed with unit outage.
139	RQ213795	OCC_229	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-1	UPPTCL	D	For Tightening of Jumper Cone and C.C Ring Bolts and Fixing of Broken >X Spacer Clamps.	11/Apr/2025	08:00	12/Apr/2025	17:00		PLANNED	Approved						To be clubbed with unit outage.
140	RQ213812	OCC_229	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV OBRA_C_TPS-UNNAO (UP) CKT-1	UPPTCL	D	SHUT DOWN OF 765KV OBRA C-UNNAO LINE Routine Annual Relay and Protection testing work including bay maintenance work.	07/Apr/2025	09:00	08/Apr/2025	17:00		PLANNED	Approved	07-Apr-25	09:00	08-Apr-25	17:00		
141	RQ215111	OCC_229	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-2	RRVPNL	D	Quarterly & Half Yearly Maintenance work along with 3*80 MVAR Line Reactor	24/Apr/2025	08:00	24/Apr/2025	18:00		PLANNED	Approved	24-Apr-25	08:00	24-Apr-25	18:00		
142	RQ215110	OCC_229	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-1	RRVPNL	D	Quarterly & Half Yearly Maintenance work along with 3*80 MVAR Line Reactor	21/Apr/2025	08:00	21/Apr/2025	18:00		PLANNED	Approved	21-Apr-25	08:00	21-Apr-25	18:00		
143	RQ213849	OCC_229	apl_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_III(P G)-BHADLA(PG) (FBTL) CKT-2	POWER GRID,FB TL	D	SD Defects Rectification & Hardware Correction & Tightening Work	23/Apr/2025	08:00	24/Apr/2025	18:00	SD Defects Rectification & Hardware Correction & Tightening Work	PLANNED	Approved	23-Apr-25	16:30	24-Apr-25	23:00		To be availed from 16:30hrs.
144	RQ213848	OCC_229	apl_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_III(P G)-BHADLA(PG) (FBTL) CKT-1	POWER GRID,FB TL	D	SD Defects Rectification & Hardware Correction & Tightening Work	21/Apr/2025	08:00	22/Apr/2025	18:00	SD Defects Rectification & Hardware Correction & Tightening Work	PLANNED	Approved	21-Apr-25	16:30	22-Apr-25	23:00		To be availed from 16:30hrs.
145	RQ214919	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-2	PKTSL	D	stringing of 765 kv D/C Khetri Narela transmission line	03/Apr/2025	08:00	12/Apr/2025	18:00		PLANNED	Approved	03-Apr-25	16:30	12-Apr-25	23:00		To be availed from 16:30hrs.
146	RQ214918	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1	PKTSL	D	stringing of 765 kv D/C Khetri Narela transmission line	03/Apr/2025	08:00	12/Apr/2025	18:00		PLANNED	Approved	03-Apr-25	16:30	12-Apr-25	23:00		To be availed from 16:30hrs.
147	RQ214845	OCC_229	cpcc1_sd	BUS	765 KV SIKAR_2(PSTL) - BUS 1	PSTCL	D	Construction Work For Integration of 713 & 716 Bays: Main Bays of SIKAR_2-BHADLA_3 Line	18/Apr/2025	08:00	19/Apr/2025	18:00		PLANNED	Approved	18-Apr-25	16:30	19-Apr-25	23:00		To be availed from 16:30hrs.

148	RQ214859	OCC_229	cpcc1_sd	BUS	765 KV SIKAR_2(PSTL) - BUS 1	PSTCL	D	Construction Work For Integration of 713 & 716 Bays	01/Apr/2025	08:00	10/Apr/2025	18:00		PLANNED	Approved	01-Apr-25	16:30	10-Apr-25	23:00	To be availed from 16:30hrs.
149	RQ213974	OCC_229	cpcc3_sd	BUS	765KV BUS 2 AT FATEHPUR(PG)	POWER GRID	D	Bus-bar Protection testing.	11/Apr/2025	09:00	11/Apr/2025	17:00		PLANNED	Approved	11-Apr-25	09:00	11-Apr-25	17:00	
150	RQ213973	OCC_229	cpcc3_sd	BUS	765KV BUS 1 AT FATEHPUR(PG)	POWER GRID	D	Bus-bar Protection testing.	10/Apr/2025	09:00	10/Apr/2025	17:00		PLANNED	Approved	10-Apr-25	09:00	10-Apr-25	17:00	
151	RQ214776	OCC_229	cpcc1_sd	BUS	765 KV FATEHGARH_III(PG) - BUS 2	POWER GRID	D	for AMP work	05/Apr/2025	17:00	06/Apr/2025	23:00		PLANNED	Approved	05-Apr-25	17:00	06-Apr-25	23:00	
152	RQ214775	OCC_229	cpcc1_sd	BUS	765 KV FATEHGARH_III(PG) - BUS 1	POWER GRID	D	for AMP work	03/Apr/2025	17:00	04/Apr/2025	23:00		PLANNED	Approved	03-Apr-25	17:00	04-Apr-25	23:00	
153	RQ215027	OCC_229	stuup_sd	BUS	765 KV JAWAHARPUR_TP(SUP) - BUS 1	UPRVU NL	C	To rectify the humming sound in 765 kv GIS 701 & 710 Bay.	07/Apr/2025	08:00	10/Apr/2025	18:00	There will be no effect on the power evacuation.	PLANNED	Approved	07-Apr-25	08:00	10-Apr-25	18:00	
154	RQ214701	OCC_229	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 2		D	Bay Extension, LBB Testing	06/Apr/2025	18:00	10/Apr/2025	23:00		PLANNED	Approved	06-Apr-25	18:00	10-Apr-25	23:00	
155	RQ214700	OCC_229	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 1		D	Bay Extension, LBB Testing	01/Apr/2025	18:00	05/Apr/2025	23:00		PLANNED	Approved	01-Apr-25	18:00	05-Apr-25	23:00	
156	RQ214771	OCC_229	cpcc1_sd	BUS	765 KV KHETRI (PG) - BUS 1	PKTSL	D	BAY EXTENSION WORK UNDER PNTL	05/Apr/2025	08:00	06/Apr/2025	18:00		PLANNED	Approved	05-Apr-25	17:00	06-Apr-25	23:00	To be availed from 17:00hrs.
157	RQ214772	OCC_229	cpcc1_sd	BUS	765 KV KHETRI (PG) - BUS 2	PKTSL	D	BAY EXTENSION WORK UNDER PNTL	03/Apr/2025	08:00	04/Apr/2025	18:00		PLANNED	Approved	03-Apr-25	17:00	04-Apr-25	23:00	To be availed from 17:00hrs.
158	RQ213992	OCC_229	stuup_sd	BUS	765 KV RAMPUR_PRSTL (UP) - BUS 1	UPPTCL	D	AMP WORKS	02/Apr/2025	10:00	02/Apr/2025	15:00		PLANNED	Approved	02-Apr-25	10:00	02-Apr-25	15:00	
159	RQ214988	OCC_229	slcrs_sd	BUS	765KV BUS 1 AT PHAGI(RS)	RRVPNL	D	For commissioning and testing of CU Bus bar protection relay	02/Apr/2025	08:00	02/Apr/2025	18:00		PLANNED	Approved	02-Apr-25	08:00	02-Apr-25	18:00	generation at kawai-chhabra-kali sindh complex is restricted to 3500 MW
160	RQ214989	OCC_229	slcrs_sd	BUS	765KV BUS 2 AT PHAGI(RS)	RRVPNL	D	For commissioning and testing of CU Bus bar protection relay	01/Apr/2025	08:00	01/Apr/2025	18:00		PLANNED	Approved	01-Apr-25	08:00	01-Apr-25	18:00	generation at kawai-chhabra-kali sindh complex is restricted to 3500 MW
161	RQ214851	OCC_229	cpcc1_sd	BR/BSR/MSR	330 MVAR BUS REACTOR NO 2 AT 765 KV SIKAR_2(PSTL)	PSTL	D	For Commissioning of Spare Reactor with 765KV BUS REACTOR-1 Under PSTL	18/Apr/2025	08:00	18/Apr/2025	18:00	Spare Reactor Stability to be done with each phase	PLANNED	Approved	18-Apr-25	08:00	18-Apr-25	18:00	
162	RQ214850	OCC_229	cpcc1_sd	BR/BSR/MSR	330 MVAR BUS REACTOR NO 1 AT 765 KV SIKAR_2(PSTL)	PSTL	D	For Commissioning of Spare Reactor with 765KV BUS REACTOR-1 Under PSTL	17/Apr/2025	08:00	17/Apr/2025	18:00	Spare Reactor Stability to be done with each phase	PLANNED	Approved	17-Apr-25	08:00	17-Apr-25	18:00	
163	RQ214670	OCC_229	cpcc1_sd	BR/BSR/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV PHAGI(RS)	PAPTL	D	for AMP work	18/Apr/2025	08:00	19/Apr/2025	18:00		PLANNED	Approved	18-Apr-25	08:00	19-Apr-25	18:00	
164	RQ213969	OCC_229	stuup_sd	BR/BSR/MSR	189 MVAR BUS REACTOR NO 1 AT 765KV UNNAO(UP)	UPPTCL	C	Replacement of gasket and O ring of main tank of 63MVAR R Phase bus reactor unit to stoppage heavy oil leakage	17/Apr/2025	09:00	29/Apr/2025	17:00		PLANNED	Approved	17-Apr-25	09:00	29-Apr-25	17:00	
165	RQ213959	OCC_229	stuup_sd	BR/BSR/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV AGRA FATEHBAD(UP)	UPPTCL	C	For charging of 80MVAr Spare phase unit as R-phase.	03/Apr/2025	10:00	03/Apr/2025	15:00		PLANNED	Approved	03-Apr-25	10:00	03-Apr-25	15:00	
166	RQ214653	OCC_229	cpcc1_sd	BR/BSR/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV KHETRI (PKTSL)	PKTSL	C	For internal inspection due to DGA violation	15/Apr/2025	08:00	20/Apr/2025	18:00		PLANNED	Approved	15-Apr-25	08:00	20-Apr-25	18:00	

167	RQ214654	OCC_229	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV KHETRI (PKTSL)	PKTSL	C	For internal inspection due to DGA violation	09/Apr/2025	08:00	14/Apr/2025	18:00		PLANNED	Approved	09-Apr-25	08:00	14-Apr-25	18:00		
168	RQ214669	OCC_229	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)	POWER GRID	D	for AMP work	11/Apr/2025	08:00	12/Apr/2025	18:00		PLANNED	Approved	11-Apr-25	08:00	12-Apr-25	18:00		
169	RQ214652	OCC_229	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV BHADLA_2 (PG)	POWER GRID	D	CSD Fine Tuning, AMP	03/Apr/2025	17:00	04/Apr/2025	23:00		PLANNED	Approved	03-Apr-25	17:00	04-Apr-25	23:00		
170	RQ214651	OCC_229	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV BHADLA_2 (PG)	POWER GRID	D	CSD Fine Tuning, AMP	01/Apr/2025	17:00	02/Apr/2025	23:00		PLANNED	Approved	01-Apr-25	17:00	02-Apr-25	23:00		
171	RQ214692	OCC_229	cpcc1_sd	LINE REACTOR	330 MVAR NON-SWITCHABLE LR ON JHATIKARA-ALIGARH (PG) CKT-1 @JHATIKARA(PG)	POWER GRID	D	Calibration Test of WTI	30/Apr/2025	10:00	30/Apr/2025	18:00		PLANNED	Approved						May be availed along with line outage.
172	RQ214690	OCC_229	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-1 @AJMER(PG)	POWER GRID	D	AMP WORK, SPARE SWITCHING	15/Apr/2025	10:00	15/Apr/2025	18:00		PLANNED	Approved						May be availed along with line outage.
173	RQ214681	OCC_229	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2 @BHADLA_2 (PG)	POWER GRID	D	AMP, Spare Switching	11/Apr/2025	17:00	12/Apr/2025	23:00		PLANNED	Approved						May be availed along with line outage.
174	RQ214680	OCC_229	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1 @BHADLA_2 (PG)	POWER GRID	D	AMP, Spare Switching	09/Apr/2025	17:00	10/Apr/2025	23:00		PLANNED	Approved						May be availed along with line outage.
175	RQ214682	OCC_229	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-2 @BHADLA_2 (PG)	POWER GRID	D	AMP, Spare Switching	07/Apr/2025	17:00	08/Apr/2025	23:00		PLANNED	Approved						May be availed along with line outage.
176	RQ214683	OCC_229	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-1 @BHADLA_2 (PG)	POWER GRID	D	AMP, Spare Switching	05/Apr/2025	17:00	06/Apr/2025	23:00		PLANNED	Approved						May be availed along with line outage.
177	RQ214689	OCC_229	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-1 @AJMER(PG)	POWER GRID	D	AMP Work	05/Apr/2025	10:00	05/Apr/2025	23:00		PLANNED	Approved						May be availed along with line outage.

178	RQ214676	OCC_229	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 @FATEHGARH_II(PG)	POWER GRID	D	Relay Testing work	03/Apr/2025	17:00	04/Apr/2025	23:00	For CoE Compliances,	PLANNED	Approved					May be availed along with line outage.
179	RQ214684	OCC_229	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-2 @BHADLA_2 (PG)	POWER GRID	D	AMP, Spare Switching	03/Apr/2025	17:00	04/Apr/2025	23:00		PLANNED	Approved					May be availed along with line outage.
180	RQ214685	OCC_229	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-1 @BHADLA_2 (PG)	POWER GRID	D	AMP, Spare Switching	01/Apr/2025	17:00	02/Apr/2025	23:00		PLANNED	Approved					May be availed along with line outage.
181	RQ214675	OCC_229	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBL) CKT-1 @FATEHGARH_II(PG)	POWER GRID	D	Relay Testing work	01/Apr/2025	15:00	02/Apr/2025	23:00	For CoE Compliances,	PLANNED	Approved					May be availed along with line outage.
182	RQ215230	OCC_229	cpcc1_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON MEERUT-BHIWANI (PG) CKT-1 @BHIWANI(PG)	POWER GRID	C	Connection of LILO section for connecting with 765/400 kV Narela GIS substation (PNTL) under Tr. System Part-G, Ph-II (Approved in 5th NRSCT)	01/Apr/2025	08:00	04/Apr/2025	18:00	S/D to be availed from 28-03-25 to 31-03-25.	PLANNED	Approved					May be availed along with line outage.
183	RQ213842	OCC_229	apl_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-1 @BIKANER(PG)	BKTL	D	Spare reactor change-over activity	25/Apr/2025	10:00	25/Apr/2025	16:00	Spare reactor change-over activity	PLANNED	Approved					May be availed along with line outage.
184	RQ213844	OCC_229	apl_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-2 @KHETRI (PKTSL)	BKTL	D	Hotspot attending work in 710 L/R circuit breaker.	03/Apr/2025	15:00	03/Apr/2025	23:00	Hotspot attending work in 710 L/R circuit breaker.	PLANNED	Approved					May be availed along with line outage.
185	RQ213843	OCC_229	apl_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-1 @KHETRI (PKTSL)	BKTL	D	Annual maintenance work	01/Apr/2025	15:00	01/Apr/2025	23:00	Annual maintenance work	PLANNED	Approved					May be availed along with line outage.

186	RQ214678	OCC_229	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_II(PG)	PFTL	D	Relay Testing work	07/Apr/2025	17:00	08/Apr/2025	23:00	For CoE Compliances,	PLANNED	Approved						May be availed along with line outage.
187	RQ214677	OCC_229	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)- FATEHGARH_III(PG) (PFTL) CKT-1 @FATEHGARH_II(PG)	PFTL	D	Relay Testing work	05/Apr/2025	17:00	06/Apr/2025	23:00	For CoE Compliances,	PLANNED	Approved						May be availed along with line outage.
188	RQ214924	OCC_229	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)- FATEHGARH_III(PG) (PFTL) CKT-1 @FATEHGARH_II(PG)	PFTL	D	Relay testing work for CoE Compliances,	01/Apr/2025	08:00	03/Apr/2025	18:00	S/D may be availed in march month.	PLANNED	Approved						May be availed along with line outage.
189	RQ214799	OCC_229	cpcc1_sd	BAY	716 MAIN BAY - 765 KV KHETRI (PKTSL)- NARELA(PNTL) (PNTL) CKT-1 (PNTL) AT 765 KV KHETRI (PKTSL)	PNTL	D	FOR PUNCHPOINT RECTIFICATION WORK	29/Apr/2025	08:00	30/Apr/2025	18:00		PLANNED	Approved	29-Apr-25	08:00	30-Apr-25	18:00		
190	RQ214798	OCC_229	cpcc1_sd	BAY	717 TIE BAY - 765 KV KHETRI (PKTSL)- NARELA(PNTL) (PNTL) CKT-1 (PNTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (PNTL)	PNTL	D	FOR PUNCHPOINT RECTIFICATION WORK	27/Apr/2025	08:00	28/Apr/2025	18:00		PLANNED	Approved	27-Apr-25	08:00	28-Apr-25	18:00		
191	RQ214797	OCC_229	cpcc1_sd	BAY	719 MAIN BAY - 765 KV KHETRI (PKTSL)- NARELA(PNTL) (PNTL) CKT-2 (PNTL) AT 765 KV KHETRI (PKTSL)	PNTL	D	FOR PUNCHPOINT RECTIFICATION WORK	25/Apr/2025	08:00	26/Apr/2025	18:00		PLANNED	Approved	25-Apr-25	08:00	26-Apr-25	18:00		
192	RQ214796	OCC_229	cpcc1_sd	BAY	720 TIE BAY - 765 KV KHETRI (PKTSL)- NARELA(PNTL) (PNTL) CKT-2 (PNTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (PNTL)	PNTL	D	FOR PUNCHPOINT RECTIFICATION WORK	23/Apr/2025	08:00	24/Apr/2025	18:00		PLANNED	Approved	23-Apr-25	08:00	24-Apr-25	18:00		
193	RQ215043	OCC_229	slccrs_sd	BAY	70752B MAIN BAY - 765KV ANTA-PHAGI (RS) CKT-2 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	28/Apr/2025	08:00	28/Apr/2025	18:00		PLANNED	Approved	28-Apr-25	08:00	28-Apr-25	18:00		
194	RQ214838	OCC_229	cpcc1_sd	BAY	70552A MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)	RRVPNL	D	for AMP work	23/Apr/2025	08:00	23/Apr/2025	18:00		PLANNED	Approved	23-Apr-25	08:00	23-Apr-25	18:00		

195	RQ214836	OCC_229	cpcc1_sd	BAY	70152A MAIN BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 AT PHAGI(RS)	RRVPNL	D	for AMP work	21/Apr/2025	08:00	21/Apr/2025	18:00		PLANNED	Approved	21-Apr-25	08:00	21-Apr-25	18:00	
196	RQ215044	OCC_229	slcrs_sd	BAY	70652T TIE BAY - 765KV PHAGI(RS)-GVALIOR(PG) (UNDEF) CKT-1 AND 765KV ANTA-PHAGI (RS) CKT-1 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	17/Apr/2025	08:00	17/Apr/2025	18:00		PLANNED	Approved	17-Apr-25	08:00	17-Apr-25	18:00	
197	RQ215045	OCC_229	slcrs_sd	BAY	70252B MAIN BAY - 765/400KV 1500 MVA ICT 2 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	09/Apr/2025	08:00	09/Apr/2025	18:00		PLANNED	Approved	09-Apr-25	08:00	09-Apr-25	18:00	
198	RQ215047	OCC_229	slcrs_sd	BAY	70152T TIE BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 AND 765/400KV 1500 MVA ICT 1 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	07/Apr/2025	08:00	07/Apr/2025	18:00		PLANNED	Approved	07-Apr-25	08:00	07-Apr-25	18:00	
199	RQ215046	OCC_229	slcrs_sd	BAY	70152B MAIN BAY - 765/400KV 1500 MVA ICT 1 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	04/Apr/2025	08:00	04/Apr/2025	18:00		PLANNED	Approved	04-Apr-25	08:00	04-Apr-25	18:00	
200	RQ214826	OCC_229	cpcc1_sd	BAY	715 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_III(PG) (POWERGRID)	POWER GRID	D	for AMP work	27/Apr/2025	08:00	28/Apr/2025	18:00		PLANNED	Approved					Clubbed with 1526
201	RQ214825	OCC_229	cpcc1_sd	BAY	718 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 (POWERGRID)	POWER GRID	D	for AMP work	25/Apr/2025	08:00	26/Apr/2025	18:00		PLANNED	Approved	16-Mar-25	09:00	28-Mar-25	18:00	May be allowed subject to all other elements must remain in service with other Bus
202	RQ214824	OCC_229	cpcc1_sd	BAY	721 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-1 (POWERGRID)	POWER GRID	D	for AMP work	23/Apr/2025	08:00	24/Apr/2025	18:00		PLANNED	Approved	23-Apr-25	08:00	24-Apr-25	18:00	
203	RQ214837	OCC_229	cpcc1_sd	BAY	70252A MAIN BAY - 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 AT PHAGI(RS)	POWER GRID	D	for AMP work	22/Apr/2025	08:00	22/Apr/2025	18:00		PLANNED	Approved	22-Apr-25	08:00	22-Apr-25	18:00	
204	RQ214823	OCC_229	cpcc1_sd	BAY	716 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_III(PG) (POWERGRID)	POWER GRID	D	for AMP work	21/Apr/2025	08:00	22/Apr/2025	18:00		PLANNED	Approved	21-Apr-25	08:00	22-Apr-25	18:00	
205	RQ214822	OCC_229	cpcc1_sd	BAY	710 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_III(PG) (POWERGRID) AT 765 KV FATEHGARH_III(PG)	POWER GRID	D	for AMP work	19/Apr/2025	08:00	20/Apr/2025	18:00		PLANNED	Approved	19-Apr-25	08:00	20-Apr-25	18:00	

206	RQ214821	OCC_229	cpcc1_sd	BAY	713 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_III(PG) (POWERGRID) AT 765 KV FATEHGARH_III(PG) (POWERGRID)	POWER GRID	D	for AMP work	17/Apr/2025	08:00	18/Apr/2025	18:00		PLANNED	Approved	11-Mar-25	09:00	20-Mar-25	18:00	May be allowed subject to all other elements must remain in service with other Bus
207	RQ214820	OCC_229	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_III(PG) (POWERGRID) AND 240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_III(PG) (POWERGRID)	POWER GRID	D	for AMP work	15/Apr/2025	08:00	16/Apr/2025	18:00		PLANNED	Approved	15-Apr-25	08:00	16-Apr-25	18:00	
208	RQ214081	OCC_229	cpcc3_sd	BAY	710 MAIN BAY - 765KV AGRA-FATEHPUR (PG) CKT-2 AT FATEHPUR(PG)	POWER GRID	C	CB Drive mechanism overhauling work.	14/Apr/2025	09:00	19/Apr/2025	18:00		PLANNED	Approved	14-Apr-25	09:00	19-Apr-25	18:00	
209	RQ214819	OCC_229	cpcc1_sd	BAY	707 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_III(PG) (POWERGRID) AT 765 KV FATEHGARH_III(PG) (POWERGRID)	POWER GRID	D	for AMP work	13/Apr/2025	08:00	14/Apr/2025	18:00		PLANNED	Approved	13-Apr-25	08:00	14-Apr-25	18:00	
210	RQ215265	OCC_229	cpcc3_sd	BAY	702 TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV BALIA(PG) AND FUTURE	POWER GRID	D	Relay Testing work	11/Apr/2025	08:00	11/Apr/2025	18:00		PLANNED	Approved	11-Apr-25	08:00	11-Apr-25	18:00	
211	RQ214818	OCC_229	cpcc1_sd	BAY	712 MAIN BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-1 (POWERGRID) AT 765 KV FATEHGARH_III(PG) (POWERGRID)	POWER GRID	D	for AMP work	11/Apr/2025	08:00	12/Apr/2025	18:00		PLANNED	Approved	11-Apr-25	08:00	12-Apr-25	18:00	
212	RQ214084	OCC_229	cpcc3_sd	BAY	709 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV LUCKNOW_2(PG)	POWER GRID	D	709 BAY SIGNAL VALIDATION AFTER SAS UPGRDATION	10/Apr/2025	09:00	10/Apr/2025	14:00		PLANNED	Approved	10-Apr-25	09:00	10-Apr-25	14:00	
213	RQ215264	OCC_229	cpcc3_sd	BAY	705 TIE BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV BALIA(PG) AND 765KV BALIA-LUCKNOW_2 (PG) CKT-1	POWER GRID	D	Relay Testing work	09/Apr/2025	08:00	09/Apr/2025	18:00		PLANNED	Approved	09-Apr-25	08:00	09-Apr-25	18:00	

214	RQ214802	OCC_229	cpcc1_sd	BAY	707 MAIN BAY - 765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PKTSL) CKT-2 (POWERGRID) AT 765 KV KHETRI (PKTSL)	POWER GRID	D	for AMP work	09/Apr/2025	08:00	10/Apr/2025	18:00		PLANNED	Approved	09-Apr-25	08:00	10-Apr-25	18:00	
215	RQ214817	OCC_229	cpcc1_sd	BAY	711 TIE BAY - 765 KV FATEHGARH_II BHADLA (PG) CKT-1 (POWERGRID) AND 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_III(PG) AT 765 KV FATEHGARH_III(PG) (POWERGRID)	POWER GRID	D	for AMP work	09/Apr/2025	08:00	10/Apr/2025	18:00		PLANNED	Approved	09-Apr-25	08:00	10-Apr-25	18:00	
216	RQ214663	OCC_229	cpcc3_sd	BAY	708 TIE BAY - 765KV LUCKNOW_2- BAREILLY (PG) CKT-1 AND 240 MVAR BUS REACTOR NO 1 AT 765KV LUCKNOW_2(PG)	POWER GRID	D	708 SIGNAL VALIDATION AFTER SAS UPGRADTION	08/Apr/2025	09:00	08/Apr/2025	14:00		PLANNED	Approved	08-Apr-25	09:00	08-Apr-25	14:00	
217	RQ214835	OCC_229	cpcc1_sd	BAY	716 MAIN BAY - 765KV PHAGI(RS)- BHIWANI(PG) (PG) CKT-1 AT BHIWANI(PG)	POWER GRID	D	for AMP work	08/Apr/2025	08:00	08/Apr/2025	18:00		PLANNED	Approved	08-Apr-25	08:00	08-Apr-25	18:00	
218	RQ214934	OCC_229	cpcc1_sd	BAY	725 MAIN BAY - 765/400 KV 1500 MVA ICT 6 AT FATEHGARH_III(PG) (POWERGRID) AT 765 KV FATEHGARH_III(PG)	POWER GRID	D	for AMP work	08/Apr/2025	08:00	09/Apr/2025	18:00	S/d may be availed in march month	PLANNED	Approved	08-Apr-25	08:00	09-Apr-25	18:00	
219	RQ214085	OCC_229	cpcc3_sd	BAY	706 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT LUCKNOW_2(PG) (POWERGRID)	POWER GRID	D	SIGNAL VALIDATION AFTER SAS UPGRADATION	07/Apr/2025	09:00	07/Apr/2025	14:00		PLANNED	Approved	07-Apr-25	09:00	07-Apr-25	14:00	
220	RQ215263	OCC_229	cpcc3_sd	BAY	708 TIE BAY - 765/400KV 1500 MVA ICT 2 AT BALIA(PG) AND 765KV BALIA(PG)- GAYA(PG) (UNDEF) CKT-1	POWER GRID	D	Relay Testing work	07/Apr/2025	08:00	07/Apr/2025	18:00		PLANNED	Approved	07-Apr-25	08:00	07-Apr-25	18:00	
221	RQ214808	OCC_229	cpcc1_sd	BAY	708 TIE BAY - 765 KV CHITTORGARH- BANASKANTHA (PG) CKT-1 AND 765/400 KV 1500 MVA ICT 2 AT CHITTORGARH(PG)	POWER GRID	D	for AMP work	07/Apr/2025	08:00	07/Apr/2025	18:00		PLANNED	Approved	07-Apr-25	08:00	07-Apr-25	18:00	

222	RQ214816	OCC_229	cpcc1_sd	BAY	709 MAIN BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 (POWERGRID) AT 765 KV FATEHGARH_III(PG)	POWER GRID	D	for AMP work	07/Apr/2025	08:00	08/Apr/2025	18:00		PLANNED	Approved	07-Apr-25	08:00	08-Apr-25	18:00	
223	RQ214801	OCC_229	cpcc1_sd	BAY	708 TIE BAY - 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-2 (POWERGRID) AND 765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL) AT 765 KV KHETRI (PKTSL) (POWERGRID)	POWER GRID	D	for AMP work	07/Apr/2025	08:00	08/Apr/2025	18:00		PLANNED	Approved	07-Apr-25	08:00	08-Apr-25	18:00	
224	RQ214658	OCC_229	cpcc3_sd	BAY	705 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT LUCKNOW_2(PG) (POWERGRID) AND FUTURE AT 765 KV LUCKNOW_2(PG) (POWERGRID)	POWER GRID	D	705 SIGNAL VALIDATION AFTER SAS UPGRADATION	06/Apr/2025	09:00	06/Apr/2025	14:00		PLANNED	Approved	06-Apr-25	09:00	06-Apr-25	14:00	
225	RQ214058	OCC_229	cpcc3_sd	BAY	703 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT LUCKNOW_2(PG) (POWERGRID)	POWER GRID	D	SIGNAL VALIDATION AFTER SAS UPGRADATION	05/Apr/2025	09:00	05/Apr/2025	14:00		PLANNED	Approved	05-Apr-25	09:00	05-Apr-25	14:00	
226	RQ215262	OCC_229	cpcc3_sd	BAY	711 TIE BAY - 765/400KV 1500 MVA ICT 1 AT BALIA(PG) AND 765KV VARANASI-BALIA (PG) CKT-1	POWER GRID	D	AMP Work	05/Apr/2025	08:00	05/Apr/2025	18:00		PLANNED	Approved	05-Apr-25	08:00	05-Apr-25	18:00	
227	RQ214833	OCC_229	cpcc1_sd	BAY	713 MAIN BAY - 765KV MOGA-BHIWANI (PG) CKT-1 AT BHIWANI(PG)	POWER GRID	D	for AMP work	05/Apr/2025	08:00	05/Apr/2025	18:00		PLANNED	Approved	05-Apr-25	08:00	05-Apr-25	18:00	
228	RQ214933	OCC_229	cpcc1_sd	BAY	721 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-1 (POWERGRID)	POWER GRID	D	for AMP work	05/Apr/2025	08:00	06/Apr/2025	18:00	S/d may be availed in march month	PLANNED	Approved	05-Apr-25	08:00	06-Apr-25	18:00	
229	RQ214815	OCC_229	cpcc1_sd	BAY	708 TIE BAY - 765 KV FATEHGARH_II BHADLA (PG) CKT-2 (POWERGRID) AND 240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_III(PG) AT 765 KV FATEHGARH_III(PG) (POWERGRID)	POWER GRID	D	for AMP work	05/Apr/2025	08:00	06/Apr/2025	18:00		PLANNED	Approved	05-Apr-25	08:00	06-Apr-25	18:00	

230	RQ214056	OCC_229	cpcc3_sd	BAY	702 TIE BAY - 765 KV BALIA-LUCKNOW_2 (PG) CKT-1 AND 765/400 KV 1500 MVA ICT 1 AT LUCKNOW_2(PG)	POWER GRID	D	SIGNAL VALIDATION AFTER SAS UPGRADATION	04/Apr/2025	08:00	04/Apr/2025	14:00		PLANNED	Approved	01-Mar-25	09:00	10-Mar-25	18:00	May be allowed subject to all other elements must remain in service with other Bus
231	RQ214932	OCC_229	cpcc1_sd	BAY	711 TIE BAY - 765 KV FATEHGARH_II BHADLA (PG) CKT-1 (POWERGRID) AND 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG) AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWER GRID	D	for AMP work	03/Apr/2025	15:00	04/Apr/2025	23:00	S/d may be availed in march month	PLANNED	Approved	01-Mar-25	09:00	12-Mar-25	18:00	May be allowed subject to all other elements must remain in service with other Bus
232	RQ214054	OCC_229	cpcc3_sd	BAY	701 MAIN BAY - 765KV BALIA-LUCKNOW_2 (PG) CKT-1 AT LUCKNOW_2(PG)	POWER GRID	D	SIGNAL VALIDATION AFTER SAS UPGRADATION	03/Apr/2025	09:00	03/Apr/2025	14:00		PLANNED	Approved	03-Apr-25	09:00	03-Apr-25	14:00	
233	RQ214832	OCC_229	cpcc1_sd	BAY	707 MAIN BAY - 765KV MEERUT-BHIWANI (PG) CKT-1 AT BHIWANI(PG)	POWER GRID	D	for AMP work	03/Apr/2025	08:00	04/Apr/2025	18:00		PLANNED	Approved	03-Apr-25	08:00	04-Apr-25	18:00	
234	RQ214800	OCC_229	cpcc1_sd	BAY	709 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL) (POWERGRID) AT 765 KV KHETRI (PKTSL)	POWER GRID	D	for AMP work	03/Apr/2025	08:00	04/Apr/2025	18:00		PLANNED	Approved	03-Apr-25	08:00	04-Apr-25	18:00	
235	RQ214668	OCC_229	cpcc3_sd	BAY	707 MAIN BAY - 765 KV AGRA-FATEHPUR (PG) CKT-1 AND 765KV BUS 1 AT AGRA(PG)	POWER GRID	D	Signal Validation	03/Apr/2025	08:00	03/Apr/2025	18:00		PLANNED	Approved	03-Apr-25	08:00	03-Apr-25	18:00	
236	RQ214814	OCC_229	cpcc1_sd	BAY	719 MAIN BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_III(PG) (POWERGRID) AT 765 KV FATEHGARH_III(PG)	POWER GRID	D	for AMP work	03/Apr/2025	08:00	04/Apr/2025	18:00		PLANNED	Approved	03-Apr-25	08:00	04-Apr-25	18:00	
237	RQ214666	OCC_229	cpcc3_sd	BAY	704 MAIN BAY - 765 KV AGRA-ALIGARH (PG) CKT-1 AND 765KV BUS 1 AT AGRA(PG)	POWER GRID	D	Signal Validation	02/Apr/2025	08:00	02/Apr/2025	18:00		PLANNED	Approved	02-Apr-25	08:00	02-Apr-25	18:00	
238	RQ214931	OCC_229	cpcc1_sd	BAY	707 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_III(PG) (POWERGRID) AT 765 KV FATEHGARH_III(PG)	POWER GRID	D	for AMP work	01/Apr/2025	15:00	02/Apr/2025	23:00	S/d may be availed in march month	PLANNED	Approved	01-Mar-25	08:00	07-Mar-25	19:00	401 KV FATEHABAD(PG)-BHIWANI(BB) (PG) CKT-1 Line bypass at Hissar / Utility either take shutdown of 400 KV BHIWANI(BB)-HISSAR(PG) (PG) CKT-1 also along with this shutdown or take Safety clearance for bay switching at Hissar / May be given subject to real time grid conditions/One circuit shutdown from both end at a time

239	RQ215261	OCC_229	cpcc3_sd	BAY	709 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT BALIA(PG)	POWER GRID	D	AMP Work	01/Apr/2025	08:00	02/Apr/2025	18:00		PLANNED	Approved	01-Apr-25	08:00	02-Apr-25	18:00	
240	RQ214813	OCC_229	cpcc1_sd	BAY	720 TIE BAY - 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG) (POWERGRID) AND 765 KV BHADLA_2 (PG)-FATEHGARH_III(PG) (PFTL) CKT-1 AT 765 KV FATEHGARH_III(PG) (POWERGRID)	POWER GRID	D	for AMP work	01/Apr/2025	08:00	02/Apr/2025	18:00		PLANNED	Approved	01-Apr-25	08:00	02-Apr-25	18:00	
241	RQ214844	OCC_229	cpcc1_sd	BAY	704 MAIN BAY - 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PBSTL) CKT-3 (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	For construction of Bay extension works under Rajasthan Phase-II Part-E by PBSTL	19/Apr/2025	08:00	19/Apr/2025	18:00	For 704R Reactor Stability Test And Bay CT Oil Sampling	PLANNED	Approved	19-Apr-25	08:00	19-Apr-25	18:00	
242	RQ214843	OCC_229	cpcc1_sd	BAY	705 TIE BAY - 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PBSTL) CKT-3 (PSTL) AND 765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-2 AT 765 KV SIKAR_2(PSTL) (PSTL)	PSTL	D	For construction of Bay extension works under Rajasthan Phase-II Part-E by PBSTL	19/Apr/2025	08:00	19/Apr/2025	18:00	For 704R Reactor Stability Test And Bay CT Oil Sampling	PLANNED	Approved	19-Apr-25	08:00	19-Apr-25	18:00	
243	RQ214841	OCC_229	cpcc1_sd	BAY	702 TIE BAY - 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PBSTL) CKT-4 (PSTL) AND 765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-1 AT 765 KV SIKAR_2(PSTL) (PSTL)	PSTL	D	For construction of Bay extension works under Rajasthan Phase-II Part-E by PBSTL	18/Apr/2025	08:00	18/Apr/2025	18:00	For 701R Reactor Stability Test And Bay CT Oil Sampling	PLANNED	Approved	18-Apr-25	08:00	18-Apr-25	18:00	
244	RQ214842	OCC_229	cpcc1_sd	BAY	701 MAIN BAY - 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PBSTL) CKT-4 (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	For construction of Bay extension works under Rajasthan Phase-II Part-E by PBSTL	18/Apr/2025	08:00	18/Apr/2025	18:00	For 701R Reactor Stability Test And Bay CT Oil Sampling	PLANNED	Approved	18-Apr-25	08:00	18-Apr-25	18:00	
245	RQ214805	OCC_229	cpcc1_sd	BAY	704 MAIN BAY - 765 KV KHETRI (PG) - BUS 1 (PKTSL) AND 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1 AT 765 KV KHETRI (PKTSL) (PKTSL)	PKTSL	D	for AMP work	18/Apr/2025	08:00	19/Apr/2025	18:00		PLANNED	Approved	18-Apr-25	08:00	19-Apr-25	18:00	

246	RQ214804	OCC_229	cpcc1_sd	BAY	705 TIE BAY - 765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PKTSL) CKT-1 (PKTSL) AND 765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL) AT 765 KV KHETRI (PKTSL) (PKTSL)	PKTSL	D	for AMP work	15/Apr/2025	08:00	16/Apr/2025	18:00		PLANNED	Approved	15-Apr-25	08:00	16-Apr-25	18:00	
247	RQ214803	OCC_229	cpcc1_sd	BAY	706 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL) (PKTSL)	PKTSL	D	for AMP work	11/Apr/2025	08:00	12/Apr/2025	18:00		PLANNED	Approved	11-Apr-25	08:00	12-Apr-25	18:00	
248	RQ214301	OCC_229	cpcc2_sd	BAY	711 TIE BAY - 765KV MOGA-BHIWANI (PG) CKT-1 AND 765/400KV 1500 MVA ICT 2 AT MOGA(PG)		C	AMP work of Bay	17/Apr/2025	08:30	18/Apr/2025	18:00	Kindly approve.	PLANNED	Approved	17-Apr-25	08:30	18-Apr-25	18:00	
249	RQ214299	OCC_229	cpcc2_sd	BAY	704 MAIN BAY - 765 KV BIKANER-MOGA (PG) CKT-2 (POWERGRID) AT MOGA		C	AMP work of Bay	14/Apr/2025	08:30	15/Apr/2025	18:00	Kindly approve.	PLANNED	Approved	14-Apr-25	08:30	15-Apr-25	18:00	
250	RQ214302	OCC_229	cpcc2_sd	BAY	712 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT MOGA(PG)		C	AMP work of Bay	10/Apr/2025	08:30	11/Apr/2025	18:00	Kindly approve.	PLANNED	Approved	10-Apr-25	08:30	11-Apr-25	18:00	
251	RQ214300	OCC_229	cpcc2_sd	BAY	707 MAIN BAY - 765KV MOGA-MEERUT (PG) CKT-1 AT MOGA(PG)		C	Leakage SF6 attending in CB Pole of 707 Bay CB	02/Apr/2025	08:30	04/Apr/2025	18:00	Kindly approve.	PLANNED	Approved	02-Apr-25	08:30	04-Apr-25	18:00	
252	RQ215024	OCC_229	stuup_sd	BAY	710 MAIN BAY - 765/22 KV 825 MVA GT 2 AT JAWAHARPUR_TPS(UP) (UPRVUNL) AT 765 KV JAWAHARPUR_TPS(UP)	UPRVUNL	C	To rectify the humming sound in 765 kV GIS 701 & 710 Bay.	07/Apr/2025	08:00	10/Apr/2025	18:00	There will be no effect on the power evacuation.	PLANNED	Approved	07-Apr-25	08:00	10-Apr-25	18:00	
253	RQ215011	OCC_229	stuup_sd	BAY	702 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT JAWAHARPUR_TPS(UP) (UPRVUNL) AND FUTURE AT 765 KV JAWAHARPUR_TPS(UP) (UPRVUNL)	UPRVUNL	C	To carry out the commissioning work of ICT-1 765/400 kV, 1500 MVA	01/Apr/2025	08:00	06/Apr/2025	18:00	There will be no effect on the power evacuation.	PLANNED	Approved	01-Apr-25	08:00	06-Apr-25	18:00	
254	RQ215026	OCC_229	stuup_sd	BAY	707 MAIN BAY - 765 KV GR.NOIDA_2(UPC)- JAWAHARPUR_TPS(UP) (UPPTCL) AT 765 KV JAWAHARPUR_TPS(UP)	UPPTCL	C	To rectify the humming sound in 765 kV GIS 701 & 710 Bay.	07/Apr/2025	08:00	10/Apr/2025	18:00	There will be no effect on the power evacuation.	PLANNED	Approved	07-Apr-25	08:00	10-Apr-25	18:00	

255	RQ215025	OCC_229	stuup_sd	BAY	704 MAIN BAY - 765 KV JAWAHARPUR_TP S(UP) - BUS 1 (UPPTCL) AT 765 KV JAWAHARPUR_TP S(UP)	UPPTCL	C	To rectify the humming sound in 765 kv GIS 701 & 710 Bay.	07/Apr/2025	08:00	10/Apr/2025	18:00	There will be no effect on the power evacuation.	PLANNED	Approved	07-Apr-25	08:00	10-Apr-25	18:00	
256	RQ214126	OCC_229	stuup_sd	BAY	707 MAIN BAY - 765 KV UNNAO-MAINPURI (UP) CKT-1 (UPPTCL) AT 765 KV UNNAO(UP)	UPPTCL	C	* 1-Testing of Tan Delta of CT Timing,DCRM Testing of Circuit Breaker including Tan Delta Testing of Grading Capacit	02/Apr/2025	09:00	05/Apr/2025	17:00		PLANNED	Approved	02-Apr-25	09:00	05-Apr-25	17:00	
257	RQ213845	OCC_229	apl_sd	BAY	711 TIE BAY - 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-2 (BKTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (BKTL)	BKTL	D	Hotspot attending work in 711 circuit breaker.	02/Apr/2025	15:00	02/Apr/2025	23:00	Hotspot attending work in 711 circuit breaker.	PLANNED	Approved	02-Apr-25	15:00	02-Apr-25	23:00	
258	RQ214599	OCC_229	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT JHATIKARA(PG)		D	Finger replacement in Isolator	24/Apr/2025	09:00	24/Apr/2025	20:00		PLANNED	Approved	24-Apr-25	09:00	24-Apr-25	20:00	
259	RQ214622	OCC_229	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(P G)		D	For Spare ICT switching & CoE compliances	22/Apr/2025	17:00	23/Apr/2025	23:59		PLANNED	Approved	22-Apr-25	17:00	23-Apr-25	23:59	
260	RQ214598	OCC_229	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT JHATIKARA(PG)		D	Finger replacement in Isolator	22/Apr/2025	09:00	22/Apr/2025	20:00		PLANNED	Approved	22-Apr-25	09:00	22-Apr-25	20:00	
261	RQ214616	OCC_229	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(P G)		D	For Spare ICT switching, AMP & CoE compliances	21/Apr/2025	17:00	22/Apr/2025	23:59		PLANNED	Approved	21-Apr-25	17:00	22-Apr-25	23:59	
262	RQ214597	OCC_229	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT JHATIKARA(PG)		D	Finger replacement in Isolator	19/Apr/2025	09:00	19/Apr/2025	20:00		PLANNED	Approved	19-Apr-25	09:00	19-Apr-25	20:00	
263	RQ214620	OCC_229	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 5 AT FATEHGARH_II(P G)		D	For Spare ICT switching & CoE compliances	16/Apr/2025	17:00	17/Apr/2025	23:59		PLANNED	Approved	16-Apr-25	17:00	17-Apr-25	23:59	
264	RQ214596	OCC_229	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT JHATIKARA(PG)		D	Finger replacement in Isolator	16/Apr/2025	09:00	16/Apr/2025	20:00		PLANNED	Approved	16-Apr-25	09:00	16-Apr-25	20:00	
265	RQ214621	OCC_229	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 6 AT FATEHGARH_II(P G)		D	For Spare ICT switching, AMP & CoE compliances	14/Apr/2025	17:00	15/Apr/2025	23:59		PLANNED	Approved	14-Apr-25	17:00	15-Apr-25	23:59	
266	RQ214619	OCC_229	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(P G)		D	For modification in the relay panel wiring & testing of ICT relay as per new approved scheme	08/Apr/2025	17:00	10/Apr/2025	23:59		PLANNED	Approved	08-Apr-25	17:00	10-Apr-25	23:59	
267	RQ214573	OCC_229	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	07/Apr/2025	18:00	08/Apr/2025	23:00		PLANNED	Approved	07-Apr-25	18:00	08-Apr-25	23:00	
268	RQ214618	OCC_229	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(P G)		D	For Spare ICT switching, AMP & CoE compliances	06/Apr/2025	17:00	08/Apr/2025	23:59		PLANNED	Approved	06-Apr-25	17:00	08-Apr-25	23:59	
269	RQ214572	OCC_229	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	05/Apr/2025	18:00	06/Apr/2025	23:00		PLANNED	Approved	05-Apr-25	18:00	06-Apr-25	23:00	

270	RQ214571	OCC_229	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	03/Apr/2025	18:00	04/Apr/2025	23:00		PLANNED	Approved	03-Apr-25	18:00	04-Apr-25	23:00	
271	RQ214617	OCC_229	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_III(PG)		D	For Spare ICT switching, AMP & CoE compliances	03/Apr/2025	17:00	05/Apr/2025	23:59		PLANNED	Approved	03-Apr-25	17:00	05-Apr-25	23:59	
272	RQ214585	OCC_229	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT CHITTORGARH(PG)		D	For shrouds fixing in 3.1 & 3.2 bushing and amp work	02/Apr/2025	09:00	02/Apr/2025	17:00		PLANNED	Approved	02-Apr-25	16:30	02-Apr-25	23:00	To be availed from 16:30hrs.
273	RQ214583	OCC_229	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL)		D	For scheme checking work	02/Apr/2025	09:00	02/Apr/2025	17:00		PLANNED	Approved	02-Apr-25	16:30	02-Apr-25	23:00	To be availed from 16:30hrs.
274	RQ214570	OCC_229	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	01/Apr/2025	18:00	02/Apr/2025	23:00		PLANNED	Approved	01-Apr-25	18:00	02-Apr-25	23:00	
275	RQ214584	OCC_229	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT CHITTORGARH(PG)		D	For shrouds fixing in 3.1 & 3.2 bushing and amp work	01/Apr/2025	09:00	01/Apr/2025	17:00		PLANNED	Approved	01-Apr-25	16:30	01-Apr-25	23:00	To be availed from 16:30hrs.
276	RQ214582	OCC_229	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL)		D	For scheme checking work	01/Apr/2025	09:00	01/Apr/2025	17:00		PLANNED	Approved	01-Apr-25	09:00	01-Apr-25	17:00	
277	RQ214848	OCC_229	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT SIKAR_2(PSTL)	PSTL	D	Construction Work For Integration of 713 & 716 Bays: Main Bays of SIKAR_2-BHADLA_3 Line	24/Apr/2025	08:00	25/Apr/2025	18:00	S/D will be taken in last week of march month.	PLANNED	Approved	24-Apr-25	08:00	25-Apr-25	18:00	
278	RQ214849	OCC_229	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT SIKAR_2(PSTL)	PSTL	D	Construction Work For Integration of 713 & 716 Bays: Main Bays of SIKAR_2-BHADLA_3 Line	20/Apr/2025	08:00	22/Apr/2025	18:00	S/D will be taken in last week of march month.	PLANNED	Approved	20-Apr-25	08:00	22-Apr-25	18:00	
279	RQ214862	OCC_229	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT SIKAR_2(PSTL)	PSTL	D	Construction Work For Integration of 713 & 716 Bays	07/Apr/2025	08:00	12/Apr/2025	18:00		PLANNED	Approved	07-Apr-25	08:00	12-Apr-25	18:00	
280	RQ214863	OCC_229	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT SIKAR_2(PSTL)	PSTL	D	Construction Work For Integration of 713 & 716 Bays	01/Apr/2025	08:00	06/Apr/2025	18:00		PLANNED	Approved	01-Apr-25	08:00	06-Apr-25	18:00	
281	RQ214082	OCC_229	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHPUR(PG)	POWER GRID	D	Testing & AMP works.	22/Apr/2025	09:00	22/Apr/2025	18:00		PLANNED	Approved	22-Apr-25	09:00	22-Apr-25	18:00	
282	RQ214033	OCC_229	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT ALIGARH(PG)	POWER GRID	D	5 Year AMP and modification in protection circuits & to attend oil seepage issue in Y&B Phase ICT	12/Apr/2025	08:00	12/Apr/2025	18:00		PLANNED	Approved	12-Apr-25	08:00	12-Apr-25	18:00	
283	RQ214030	OCC_229	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT ALIGARH(PG)	POWER GRID	D	5 Year AMP and modification in protection circuits	10/Apr/2025	08:00	10/Apr/2025	18:00		PLANNED	Approved	10-Apr-25	08:00	10-Apr-25	18:00	
284	RQ214930	OCC_229	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_III(PG)	POWER GRID	D	For Spare ICT switching, AMP & CoE compliances	07/Apr/2025	17:00	08/Apr/2025	23:00	S/D may be availed in march month	PLANNED	Approved	07-Apr-25	17:00	08-Apr-25	23:00	
285	RQ214927	OCC_229	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_III(PG)	POWER GRID	D	For Spare ICT switching, AMP & CoE compliances	05/Apr/2025	17:00	06/Apr/2025	23:00	S/D may be availed in march month	PLANNED	Approved	05-Apr-25	17:00	06-Apr-25	23:00	
286	RQ214928	OCC_229	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_III(PG)	POWER GRID	D	For Spare ICT switching, AMP & CoE compliances	03/Apr/2025	17:00	04/Apr/2025	23:00	S/D may be availed in march month	PLANNED	Approved	03-Apr-25	17:00	04-Apr-25	23:00	

287	RQ214044	OCC_229	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT LUCKNOW_2(PG)	POWER GRID	D	AMP OF ICT-1	02/Apr/2025	09:00	02/Apr/2025	18:00		PLANNED	Approved	02-Apr-25	09:00	02-Apr-25	18:00	
288	RQ214929	OCC_229	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG)	POWER GRID	D	For Spare ICT switching, AMP & CoE compliances	01/Apr/2025	17:00	02/Apr/2025	23:00	S/D may be availed in march month	PLANNED	Approved	01-Apr-25	17:00	02-Apr-25	23:00	
289	RQ214038	OCC_229	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT LUCKNOW_2(PG)	POWER GRID	D	AMP of ICT-II	01/Apr/2025	09:00	01/Apr/2025	17:00		PLANNED	Approved	01-Apr-25	09:00	01-Apr-25	17:00	
290	RQ213774	OCC_229	stuup_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 2 AT MAINPURI(UP)	UPPTCL	C	Spare unit Change over	15/Apr/2025	08:00	16/Apr/2025	15:00		PLANNED	Approved	15-Apr-25	08:00	16-Apr-25	15:00	
291	RQ213731	OCC_229	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT AGRA FATEHBAD(UP)	UPPTCL	C	* For Charging of 500MVA Spare Phase unit as ICT-II R-phase. (During Testing, we had Observed high increasing tan delta valu	05/Apr/2025	09:00	05/Apr/2025	18:00		PLANNED	Approved	05-Apr-25	09:00	05-Apr-25	18:00	
292	RQ213730	OCC_229	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT AGRA FATEHBAD(UP)	UPPTCL	C	* Regarding Charging of 500MVA ICT-I Y-Phase unit (At present 500MVA Spare Phase unit Charge as Y-phase and During Testing w	02/Apr/2025	09:00	02/Apr/2025	18:00		PLANNED	Approved	02-Apr-25	09:00	02-Apr-25	18:00	
293	RQ215000	OCC_229	slcrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT ANTA(RS)	RRVPNL	D	Quarterly Maintenance work	03/Apr/2025	08:00	03/Apr/2025	18:00		PLANNED	Approved	03-Apr-25	08:00	03-Apr-25	18:00	
294	RQ214206	OCC_229	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URL_2(NH)-URL_1(NH) (PG) CKT-1		D	Rectification of Damage Conductor at Loc no 21-22	30/Apr/2025	09:00	30/Apr/2025	18:00	Kindly approve.	PLANNED	Approved	30-Apr-25	09:00	30-Apr-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NHPC consent/No generation evacuation constraints
295	RQ214188	OCC_229	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KATHAL-MALERKOTLA (PG) CKT-1		D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	30/Apr/2025	09:00	30/Apr/2025	18:00	Kindly approve.	PLANNED	Approved	30-Apr-25	09:00	30-Apr-25	18:00	
296	RQ214205	OCC_229	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH(PG)-BAGLIHAR(UK) (JKSPDCL) CKT-1		D	Rectification of Damage Peak at loc no:280	29/Apr/2025	09:00	29/Apr/2025	18:00	Kindly approve.	PLANNED	Approved	29-Apr-25	09:00	29-Apr-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
297	RQ214187	OCC_229	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADR(NT)-KATHAL(PG) (PG) CKT-1		D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	29/Apr/2025	09:00	29/Apr/2025	18:00	Kindly approve.	PLANNED	Approved					Clubbed with 406
298	RQ214388	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2		D	For Line bay AMP by Fatehgarh 2 station & SHUT DOWN NATURE DEFECT RECTIFICATION WORK by Fatehgarh 2 TLM	29/Apr/2025	09:00	30/Apr/2025	18:00	POWERGRID MAINTAINED ONLY LILO PORTION ie 40 Km and Balace 5 Km maintained by ADANI	PLANNED	Approved	29-Apr-25	17:00	30-Apr-25	23:00	May be given from 17:00Hrs/one ckt shutdown at a time from both end
299	RQ214552	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTS) CKT-2		D	Line AMP work	28/Apr/2025	09:00	28/Apr/2025	17:30	NON -AUTO of other charge Ckt required during shutdown work	PLANNED	Approved	28-Apr-25	17:00	28-Apr-25	23:00	May be given from 17:00Hrs/one ckt shutdown at a time from both end

300	RQ214226	OCC_229	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-JALANDHAR (PG) CKT-2		D	Rectification of SD nature defects in Line & AMP of Line bay equipments	28/Apr/2025	09:00	28/Apr/2025	18:00	Kindly approve.	PLANNED	Approved	28-Apr-25	09:00	28-Apr-25	18:00	
301	RQ214227	OCC_229	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-JALANDHAR (PG) CKT-1		D	AR Non auto mode required during Shutdown of Jalandhar-Moga-2	28/Apr/2025	09:00	28/Apr/2025	18:00	Kindly approve.	PLANNED	Approved	28-Apr-25	09:00	28-Apr-25	18:00	
302	RQ214409	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMBOLI(DV)-DWARKA (PG) (PG)		D	Rectification of shutdown nature defect	28/Apr/2025	08:00	28/Apr/2025	18:00		PLANNED	Approved	28-Apr-25	08:00	28-Apr-25	18:00	
303	RQ214373	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-3		D	For scheme checking work & Line AMP work	28/Apr/2025	08:00	28/Apr/2025	18:00	NON -AUTO of other charge Ckt required during shutdown work	PLANNED	Approved	28-Apr-25	17:00	28-Apr-25	23:00	May be given from 17:00Hrs/one ckt shutdown at a time from both end
304	RQ214372	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-2		D	For scheme checking work & Line AMP work	27/Apr/2025	08:00	27/Apr/2025	18:00	NON -AUTO of other charge Ckt required during shutdown work	PLANNED	Approved	27-Apr-25	17:00	27-Apr-25	23:00	May be given from 17:00Hrs/one ckt shutdown at a time from both end
305	RQ214177	OCC_229	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-2		D	Tr. Line AMP work(Jumper Bolt/Nut Loose,Vibration damper Loose, Spacers Damaged)	26/Apr/2025	09:00	26/Apr/2025	18:00	Kindly approve.	PLANNED	Approved	26-Apr-25	09:00	26-Apr-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
306	RQ214371	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-1		D	For scheme checking work & Line AMP work	26/Apr/2025	08:00	26/Apr/2025	18:00	NON -AUTO of other charge Ckt required during shutdown work	PLANNED	Approved	26-Apr-25	17:00	26-Apr-25	23:00	May be given from 17:00Hrs/one ckt shutdown at a time from both end
307	RQ214423	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-2		D	For taking Non Switchable Line reactor in Service after Bushing replacement work	25/Apr/2025	16:00	25/Apr/2025	18:00		PLANNED	Approved	25-Apr-25	16:00	25-Apr-25	23:00	To be availed from 16:00 hrs. ATC/TTC to be curtailed by 2100 MW in NR export.
308	RQ214551	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTSL) CKT-1		D	Line AMP work	25/Apr/2025	09:00	25/Apr/2025	17:30	NON -AUTO of other charge Ckt required during shutdown work	PLANNED	Approved	25-Apr-25	17:00	25-Apr-25	23:00	May be given from 17:00Hrs/one ckt shutdown at a time from both end
309	RQ214229	OCC_229	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-JALANDHAR (PG) CKT-2		D	AR Non auto mode required during Shutdown of Jalandhar-Moga-1	25/Apr/2025	09:00	25/Apr/2025	18:00	Kindly approve.	PLANNED	Approved	25-Apr-25	09:00	25-Apr-25	18:00	
310	RQ214435	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1		D	400KV Busbar Relay Retrofitment work and Main Bay LBB backtrip testing.	25/Apr/2025	09:00	26/Apr/2025	18:00	400kv Busbar protection retrofitment work under Add Cap	PLANNED	Approved	25-Apr-25	15:00	26-Apr-25	23:00	May be given from 15:00Hrs/one ckt shutdown at a time from both end
311	RQ214228	OCC_229	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-JALANDHAR (PG) CKT-1		D	Rectification of SD nature defects in Line & AMP of Line bay equipments	25/Apr/2025	09:00	25/Apr/2025	18:00	Kindly approve.	PLANNED	Approved	25-Apr-25	09:00	25-Apr-25	18:00	
312	RQ214393	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_III(P G)-FATEHGARH_III(P G) (PRTL) CKT-2		D	For Line bay AMP works	25/Apr/2025	09:00	26/Apr/2025	18:00		PLANNED	Approved	25-Apr-25	17:00	26-Apr-25	23:00	May be given from 17:00Hrs/one ckt shutdown at a time from both end

313	RQ214176	OCC_229	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-1		D	Tr. Line AMP work(Jumper Bolt/Nut Loose,Vibration damper Loose, Spacers Damaged)	25/Apr/2025	09:00	25/Apr/2025	18:00	Kindly approve.	PLANNED	Approved	25-Apr-25	09:00	25-Apr-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
314	RQ214480	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KOTA(PG) CKT-1		D	Defects' rectification observed during patrolling	25/Apr/2025	08:00	26/Apr/2025	18:00	S/D required timely	PLANNED	Approved	25-Apr-25	08:00	26-Apr-25	18:00	
315	RQ214190	OCC_229	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA-PANCHKULA (PG) CKT-2		D	for LINE BAY EQUIPMENTS AMP WORKS & Relay Testing / Firmware upgradation	24/Apr/2025	00:00	24/Apr/2025	17:00	Kindly approve.	PLANNED	Approved	24-Apr-25	00:00	24-Apr-25	17:00	
316	RQ214238	OCC_229	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATRAN(PATR)-KATHAL(PG) (PATRAN) CKT-1		D	Line equipment AMP work	23/Apr/2025	09:30	23/Apr/2025	14:00	Kindly approve.	PLANNED	Approved	23-Apr-25	09:30	23-Apr-25	14:00	
317	RQ214204	OCC_229	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-2		D	For AMP of Line Equipments	23/Apr/2025	09:00	23/Apr/2025	14:00	Kindly approve.	PLANNED	Approved	23-Apr-25	09:00	23-Apr-25	14:00	
318	RQ214434	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-2		D	Relay Testing by Jaipur(s) & 400kV Busbar Relay Retrofitment work and Main Bay LBB backtrip testing by Bassi.	23/Apr/2025	09:00	24/Apr/2025	18:00	400kV Busbar protection retrofitment work under Add Cap at Bassi	PLANNED	Approved	23-Apr-25	15:00	24-Apr-25	23:00	May be given from 15:00Hrs/one ckt shutdown at a time from both end
319	RQ214476	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1		D	Relay Testing by jaipur(S). Shutdown nature defects rectification by Jaipur (S) TLM & Additional glass disc insertion: LOA given by Kota	23/Apr/2025	08:00	24/Apr/2025	18:00	Non auto for 400 kv RAPPD-Kota, subject to weather permitting and consent from RAPP	PLANNED	Approved	23-Apr-25	08:00	24-Apr-25	18:00	
320	RQ214408	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-JHATIKARA(PG) (DTL) CKT-2		D	Rectification of shutdown nature defect	23/Apr/2025	08:00	23/Apr/2025	18:00		PLANNED	Approved	23-Apr-25	15:00	23-Apr-25	23:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/Subject to Delhi consent / from 15:00Hrs
321	RQ214231	OCC_229	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-NAKODAR(PG) (PG) CKT-1		D	Rectification of SD nature defects in Line & AMP of Line bay equipments	22/Apr/2025	09:00	22/Apr/2025	18:00	Kindly approve.	PLANNED	Approved	22-Apr-25	09:00	22-Apr-25	18:00	
322	RQ214387	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_III(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1		D	For Line bay AMP	22/Apr/2025	09:00	23/Apr/2025	18:00		PLANNED	Approved	22-Apr-25	17:00	23-Apr-25	23:00	May be given from 17:00Hrs/one ckt shutdown at a time from both end
323	RQ214232	OCC_229	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-DHANANSUJ(PS) (PG) CKT-1		D	AR Non auto mode required during Shutdown of 400KV kurushetra-Nakodar	22/Apr/2025	09:00	22/Apr/2025	18:00	Kindly approve.	PLANNED	Approved	22-Apr-25	09:00	22-Apr-25	18:00	
324	RQ214233	OCC_229	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-NAKODAR(PSG) (PG) CKT-1		D	AR Non auto mode required during Shutdown of 400KV kurushetra-Nakodar	22/Apr/2025	09:00	22/Apr/2025	18:00	Kindly approve.	PLANNED	Approved	22-Apr-25	09:00	22-Apr-25	18:00	
325	RQ214214	OCC_229	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-3		D	Rectification of Shutdown nature defect in Line and Line Bay AMP	22/Apr/2025	09:00	22/Apr/2025	18:00	Kindly approve.	PLANNED	Approved	22-Apr-25	09:00	22-Apr-25	18:00	

326	RQ214230	OCC_229	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-DHANANSU(P5) (PG) CKT-1		D	AR Non auto mode required during Shutdown of 400KV kurusetra-Nakodar	22/Apr/2025	09:00	22/Apr/2025	18:00	Kindly approve.	PLANNED	Approved	22-Apr-25	09:00	22-Apr-25	18:00	
327	RQ214567	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1		C	41289A Isolator retrofiting work at DTL bawana ss	22/Apr/2025	08:00	23/Apr/2025	18:00	41289A isolator retrofiting work at DTL bawana ss/Under add-cap-2019-24 for Nathpa—Jharkh Transmission system (NAJH)	PLANNED	Approved	22-Apr-25	08:00	23-Apr-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/Subject to Delhi consent
328	RQ214378	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-2		D	For scheme checking work	22/Apr/2025	08:00	22/Apr/2025	18:00		PLANNED	Approved	22-Apr-25	17:00	22-Apr-25	23:00	May be given from 17:00Hrs/one ckt shutdown at a time from both end
329	RQ214189	OCC_229	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA-PANCHKULA (PG) CKT-1		D	for LINE BAY EQUIPMENTS AMP WORKS & Relay Testing / Firmware upgradation	22/Apr/2025	00:00	22/Apr/2025	17:00	Kindly approve.	PLANNED	Approved	22-Apr-25	00:00	22-Apr-25	17:00	
330	RQ214426	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-BABA(RS) (NRSS36) CKT-1		D	Shutdown nature defects rectifications	21/Apr/2025	09:00	21/Apr/2025	18:00	Shutdown nature defects rectifications	PLANNED	Approved	21-Apr-25	09:00	21-Apr-25	18:00	
331	RQ214422	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-2		D	For taking Non Switchable Line reactor out of Service for Bushing replacement work	21/Apr/2025	09:00	21/Apr/2025	11:00	Line will be charged without Line reactor	PLANNED	Approved	21-Apr-25	16:00	21-Apr-25	23:00	To be availed from 16:00 hrs. ATC/TTC to be curtailed by 2100 MW in NR export.
332	RQ214558	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-SIKAR_2(PSTL) (PSTL) CKT-2		D	FOR AMP WORK & defect rectification work	21/Apr/2025	09:00	23/Apr/2025	17:30	NON -AUTO of other charge Ckt required during shutdown work	PLANNED	Approved	21-Apr-25	16:00	23-Apr-25	23:00	May be given from 16:00 Hrs/All other elements must be connected with Other Bus
333	RQ214203	OCC_229	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH-WAGOORA (PG) CKT-2		D	For AMP of Line Equipments	21/Apr/2025	09:00	21/Apr/2025	14:00	Kindly approve.	PLANNED	Approved	21-Apr-25	09:00	21-Apr-25	14:00	
334	RQ214521	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH(PG) (DTL) CKT-2		D	For Hot line stringing of 400KV M/C Mahranibagh-Narela TL	21/Apr/2025	08:00	26/Apr/2025	20:00	Non Auto Mode for Hot line crossing	PLANNED	Approved	21-Apr-25	08:00	26-Apr-25	20:00	
335	RQ214402	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1		D	For relay work by Ajmer station, For attending major Sag Mismatch issue in between location no 293-301 & Bird Guard Installation works by kankroli TLM & AMP of line bay equipment by Kankroli	21/Apr/2025	08:00	24/Apr/2025	18:00		PLANNED	Approved	21-Apr-25	16:00	24-Apr-25	23:00	Shutdown may be allowed on daily basis from 16:00Hrs
336	RQ214407	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (PG) CKT-2		D	Rectification of shutdown nature defect	21/Apr/2025	08:00	21/Apr/2025	18:00		PLANNED	Approved	21-Apr-25	15:00	21-Apr-25	23:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/Subject to Delhi consent / from 15:00Hrs
337	RQ214520	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH(PG) (DTL) CKT-1		D	For Hot line stringing of 400KV M/C Mahranibagh-Narela TL	21/Apr/2025	08:00	26/Apr/2025	20:00	Non Auto Mode for Hot line crossing	PLANNED	Approved	21-Apr-25	08:00	26-Apr-25	20:00	

338	RQ214377	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-1		D	For scheme checking work	21/Apr/2025	08:00	21/Apr/2025	18:00		PLANNED	Approved	21-Apr-25	17:00	21-Apr-25	23:00	May be given from 17:00Hrs/one ckt shutdown at a time from both end
339	RQ214477	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-2		D	Additional glass disc insertion: LOA given	21/Apr/2025	08:00	22/Apr/2025	18:00	Non auto for 400 kv RAPPD-Jaipur South, subject to weather permitting and consent from RAPP	PLANNED	Approved	21-Apr-25	08:00	22-Apr-25	18:00	
340	RQ214519	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH(PG) (DTL) CKT-2		D	For stringing of 400kv M/C Mahranibagh-Narela TL	20/Apr/2025	08:00	20/Apr/2025	20:00	28 to 29	PLANNED	Approved	20-Apr-25	08:00	20-Apr-25	20:00	May be given subject to real time grid conditions/Subject to Delhi consent/ Load to be managed by Delhi
341	RQ214518	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH(PG) (DTL) CKT-1		D	For stringing of 400kv M/C Mahranibagh-Narela TL	20/Apr/2025	08:00	20/Apr/2025	20:00	28 to 29	PLANNED	Approved	20-Apr-25	08:00	20-Apr-25	20:00	May be given subject to real time grid conditions/Subject to Delhi consent/ Load to be managed by Delhi
342	RQ214220	OCC_229	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_1(NH)-JALANDHAR(PG) (PG) CKT-1		D	AR Non auto mode required during Shutdown of Jalandhar-Chamera-2	19/Apr/2025	09:00	19/Apr/2025	18:00	Kindly approve.	PLANNED	Approved	19-Apr-25	09:00	19-Apr-25	18:00	
343	RQ214219	OCC_229	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_1(NH)-JALANDHAR(PG) (PG) CKT-2		D	Rectification of SD nature defects in Line & AMP of Line bay equipments	19/Apr/2025	09:00	19/Apr/2025	18:00	Kindly approve.	PLANNED	Approved	19-Apr-25	09:00	19-Apr-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NHPC consent/No generation evacuation constraints
344	RQ214433	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-1		D	400kv Busbar Relay Retrofitment work and Main Bay LBB backtrip testing.	19/Apr/2025	09:00	20/Apr/2025	18:00	400kv Busbar protection retrofitment work under Add Cap	PLANNED	Approved	19-Apr-25	15:00	20-Apr-25	23:00	May be given from 15:00Hrs/one ckt shutdown at a time from both end
345	RQ214406	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (DTL) CKT-1		D	Rectification of shutdown nature defect	18/Apr/2025	08:00	18/Apr/2025	18:00		PLANNED	Approved	18-Apr-25	15:00	18-Apr-25	23:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/Subject to Delhi consent / from 15:00Hrs
346	RQ214460	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1		D	For Relay Testing and CoE Audit Compliance at Kotputli Substation	17/Apr/2025	09:00	17/Apr/2025	20:00	For Relay Testing and CoE Audit Compliance at Kotputli Substation	PLANNED	Approved	17-Apr-25	09:00	17-Apr-25	20:00	
347	RQ214432	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-BHIWADI (PG) CKT-1		D	400kv Busbar Relay Retrofitment work and Main Bay LBB backtrip testing by bassi & retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays in its tie bay and distance relay testing by Bhiwadi	17/Apr/2025	09:00	18/Apr/2025	18:00	400kv Busbar protection retrofitment work under Add Cap by Bassi	PLANNED	Approved	17-Apr-25	15:00	18-Apr-25	23:00	May be given from 15:00Hrs/one ckt shutdown at a time from both end
348	RQ214557	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEMRANA(PG)-SIKAR_2(PSTL) (PSTL) CKT-1		D	FOR AMP WORK & defect rectification work	17/Apr/2025	09:00	19/Apr/2025	17:30	NON -AUTO of other charge Ckt required during shutdown work	PLANNED	Approved	17-Apr-25	16:00	19-Apr-25	23:00	May be given from 16:00 Hrs/All other elements must be connected with Other Bus
349	RQ214172	OCC_229	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1		D	RECTIFICATION OF SHUTDOWN BASED DEFECTS IDENTIFIED DURING RCM PATROLLING	17/Apr/2025	09:00	17/Apr/2025	18:00	Kindly approve.	PLANNED	Approved	17-Apr-25	09:00	17-Apr-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time

350	RQ214225	OCC_229	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-NAKODAR(PSG) (PG) CKT-1		D	AR Non auto mode required during Shutdown of Jalandhar-Dhanansu	17/Apr/2025	09:00	17/Apr/2025	18:00	Kindly approve.	PLANNED	Approved	17-Apr-25	09:00	17-Apr-25	18:00	
351	RQ214208	OCC_229	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-CHAMERA_1(NH) (PG) CKT-1		D	Replacement of broken insulators at Loc No. 78.	17/Apr/2025	09:00	17/Apr/2025	18:00	Kindly approve.	PLANNED	Approved	17-Apr-25	09:00	17-Apr-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NHPC consent/No generation evacuation constraints
352	RQ214224	OCC_229	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-NAKODAR(PSG) (PG) CKT-1		D	AR Non auto mode required during Shutdown of Jalandhar-Dhanansu	17/Apr/2025	09:00	17/Apr/2025	18:00	Kindly approve.	PLANNED	Approved	17-Apr-25	09:00	17-Apr-25	18:00	
353	RQ214209	OCC_229	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-KISHENPUR(PG) (PG) CKT-1		D	Non auto mode required for safety purpose.	17/Apr/2025	09:00	17/Apr/2025	18:00	Kindly approve.	PLANNED	Approved	17-Apr-25	09:00	17-Apr-25	18:00	
354	RQ214223	OCC_229	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-DHANANSU(PS) (PG) CKT-1		D	Rectification of SD nature defects in Line & AMP of Line bay equipments	17/Apr/2025	09:00	17/Apr/2025	18:00	Kindly approve.	PLANNED	Approved	17-Apr-25	09:00	17-Apr-25	18:00	
355	RQ214438	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-2		D	To attend shutdown nature defects	17/Apr/2025	08:00	17/Apr/2025	18:00	Non Auto of 400 KV CHITTORAGARH(RS)-CHITTORAGARH(PG) CKT-1	PLANNED	Approved	17-Apr-25	16:00	17-Apr-25	23:00	May be given from 16:00 Hrs/All other elements must be connected with Other Bus
356	RQ214185	OCC_229	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-2		D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	16/Apr/2025	09:00	16/Apr/2025	18:00	Kindly approve.	PLANNED	Approved	16-Apr-25	09:00	16-Apr-25	18:00	
357	RQ214437	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-1		D	To attend shutdown nature defects	16/Apr/2025	08:00	16/Apr/2025	18:00	Non Auto of 400 KV CHITTORAGARH(RS)-CHITTORAGARH(PG) CKT-2	PLANNED	Approved	16-Apr-25	16:00	16-Apr-25	23:00	May be given from 16:00 Hrs/All other elements must be connected with Other Bus
358	RQ214405	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA-DWARKA (PG)		D	Rectification of shutdown nature defect	16/Apr/2025	08:00	16/Apr/2025	18:00		PLANNED	Approved	16-Apr-25	15:00	16-Apr-25	23:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/Subject to Delhi consent / from 15:00Hrs
359	RQ214374	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-4		D	For scheme checking work & Line AMP work	16/Apr/2025	08:00	16/Apr/2025	18:00	NON -AUTO of other charge Ckt required during shutdown work	PLANNED	Approved	16-Apr-25	17:00	16-Apr-25	23:00	May be given from 17:00Hrs/one ckt shutdown at a time from both end
360	RQ214184	OCC_229	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-1		D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	15/Apr/2025	09:00	15/Apr/2025	18:00	Kindly approve.	PLANNED	Approved	15-Apr-25	09:00	15-Apr-25	18:00	
361	RQ214487	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(PG)-KABULPUR(HV) (PG)		D	Replacement of Damaged conductor in span 207 - 208	15/Apr/2025	08:00	15/Apr/2025	18:00	Non-auto of 400 KV BAWANA CCGTB(DTL)-BHIWANI(PG) (PG) & 400KV Bhiwani (PG)-Bhiwani (BBMB) (PG)	PLANNED	Approved	15-Apr-25	08:00	15-Apr-25	18:00	

362	RQ214532	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-GURGAON (PG) CKT-1		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays in its tie bay and distance relay testin	14/Apr/2025	09:00	14/Apr/2025	18:00		PLANNED	Approved	14-Apr-25	09:00	14-Apr-25	18:00	
363	RQ214196	OCC_229	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-KALA AMB(PKTL) (JPL) CKT-2		D	For AMP of Line Equipments	14/Apr/2025	09:00	14/Apr/2025	16:00	Kindly approve.	PLANNED	Approved	14-Apr-25	09:00	14-Apr-25	16:00	
364	RQ214370	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-1		D	Line Equipment AMP & Relay Testing work	14/Apr/2025	09:00	14/Apr/2025	18:00		PLANNED	Approved	14-Apr-25	09:00	14-Apr-25	18:00	
365	RQ214486	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGTB(DTL)-BHIWANI(PG) (PG)		D	Replacement of Damaged conductor in span 207 - 208	14/Apr/2025	08:00	14/Apr/2025	18:00	Non-auto of 400 KV BHIWANI(PG)-KABULPUR(HV) (PG) & 400KV Bhiwani (PG)-Bhiwani (BBMB) (PG)	PLANNED	Approved	14-Apr-25	08:00	14-Apr-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/Subject to Delhi consent
366	RQ214449	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER-BHILWARA (RS) CKT-1		D	For stringing work of 765KV D/C Beawar Dausa Transmission Line	12/Apr/2025	09:00	14/Apr/2025	17:00	For stringing work of 765KV D/C Beawar Dausa Transmission Line	PLANNED	Approved	12-Apr-25	15:00	16-Apr-25	23:00	Subject to Rajasthan consent / ICTs loading at Ajmer will increase by approx 20MW each, which are already N-1 non compliant & fully loaded during morning hours/ Rajasthan to manage loading of 2*315MVA ICT at Ajmer atrictly during the shutdown/ Shutdown may be allowed on daily basis during 15:00Hrs
367	RQ214450	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER-BHILWARA (RS) CKT-2		D	For stringing work of 765KV D/C Beawar Dausa Transmission Line	12/Apr/2025	09:00	14/Apr/2025	17:00	For stringing work of 765KV D/C Beawar Dausa Transmission Line	PLANNED	Approved	12-Apr-25	15:00	16-Apr-25	23:00	Subject to Rajasthan consent / ICTs loading at Ajmer will increase by approx 20MW each, which are already N-1 non compliant & fully loaded during morning hours/ Rajasthan to manage loading of 2*315MVA ICT at Ajmer atrictly during the shutdown/ Shutdown may be allowed on daily basis during 15:00Hrs
368	RQ214475	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1		D	To attend shutdown nature defects by Chittorgarh & Kota	12/Apr/2025	08:00	14/Apr/2025	18:00	Non auto mode for 400 kv RAPP-C-Kankroli, MOST URGENT	PLANNED	Approved	12-Apr-25	15:00	14-Apr-25	23:00	May be given from 15:00 Hrs
369	RQ214464	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGARH-SONIPAT (PG) CKT 2		D	LBB TESTING AND GENERAL MAINTENANCE OF EQUIPMENTS	11/Apr/2025	10:00	11/Apr/2025	20:00	FOR LBB TESTING AND GENERAL MAINTENANCE OF EQUIPMENT	PLANNED	Approved	11-Apr-25	10:00	11-Apr-25	20:00	
370	RQ214195	OCC_229	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-KALA AMB(PKTL) (JPL) CKT-1		D	For AMP of Line Equipments	11/Apr/2025	09:00	11/Apr/2025	16:00	Kindly approve.	PLANNED	Approved	11-Apr-25	09:00	11-Apr-25	16:00	
371	RQ214218	OCC_229	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-1		D	AR Non auto mode required during Shutdown of Jalandhar-Chamba-2	11/Apr/2025	09:00	11/Apr/2025	18:00	Kindly approve.	PLANNED	Approved	11-Apr-25	09:00	11-Apr-25	18:00	
372	RQ214431	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-2		D	400KV Busbar Relay Retrofitment work and Main Bay LBB backtrip testing.	11/Apr/2025	09:00	12/Apr/2025	18:00	400KV Busbar protection retrofitment work under Add Cap	PLANNED	Approved	11-Apr-25	15:00	12-Apr-25	23:00	May be given from 15:00Hrs/one ckt shutdown at a time from both end

373	RQ214531	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-1		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays in its tie bay and distance relay testin	11/Apr/2025	09:00	11/Apr/2025	18:00		PLANNED	Approved	11-Apr-25	09:00	11-Apr-25	18:00	
374	RQ214217	OCC_229	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBHA-JALANDHAR (PG) CKT-2		D	Rectification of SD nature defects in Line & AMP of Line bay equipments	11/Apr/2025	09:00	11/Apr/2025	18:00	Kindly approve.	PLANNED	Approved	11-Apr-25	09:00	11-Apr-25	18:00	
375	RQ214524	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1		D	For Hot line stringing of 400kV M/C Mahranibagh-Narela TL	11/Apr/2025	08:00	17/Apr/2025	20:00	Non Auto Mode for Hot line crossing	PLANNED	Approved	11-Apr-25	08:00	17-Apr-25	20:00	
376	RQ214525	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1		D	For Hot line stringing of 400kV M/C Mahranibagh-Narela TL	11/Apr/2025	08:00	17/Apr/2025	20:00	Non Auto Mode for Hot line crossing	PLANNED	Approved	11-Apr-25	08:00	17-Apr-25	20:00	
377	RQ214446	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-2		D	Main Bay AMP work	10/Apr/2025	10:00	10/Apr/2025	18:00	Main Bay AMP work (Tie Bay of RVPN is out of service due to issue in Circuit Breaker)	PLANNED	Approved	10-Apr-25	10:00	10-Apr-25	18:00	
378	RQ214369	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-2		D	Line Equipment AMP & Relay Testing	10/Apr/2025	09:00	10/Apr/2025	18:00		PLANNED	Approved	10-Apr-25	09:00	10-Apr-25	18:00	
379	RQ214221	OCC_229	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-NAKODAR(PG) (PG) CKT-1		D	Rectification of SD nature defects in Line & AMP of Line bay equipments	10/Apr/2025	09:00	10/Apr/2025	18:00	Kindly approve.	PLANNED	Approved	10-Apr-25	09:00	10-Apr-25	18:00	
380	RQ214207	OCC_229	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_2(NH)-KISHENPUR(PG) (PG) CKT-1		D	Replacement of broken insulators at Loc No. 271 and Loc No. 237 including replacement of Puntured insulator at Loc No. 249 detected during online PID.	10/Apr/2025	09:00	11/Apr/2025	18:00	Kindly approve.	PLANNED	Approved	10-Apr-25	09:00	11-Apr-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NHPC consent/No generation evacuation constraints
381	RQ214222	OCC_229	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-DHANANSU(PG) (PG) CKT-1		D	AR Non auto mode required during Shutdown of Jalandhar-Nakodar	10/Apr/2025	09:00	10/Apr/2025	18:00	Kindly approve.	PLANNED	Approved	10-Apr-25	09:00	10-Apr-25	18:00	
382	RQ214522	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1		D	For stringing of 400kV M/C Mahranibagh-Narela TL	10/Apr/2025	08:00	10/Apr/2025	20:00	44 to 45	PLANNED	Approved	10-Apr-25	08:00	10-Apr-25	20:00	May be given subject to real time grid conditions/Subject to Delhi consent/ Load to be managed by Delhi
383	RQ214523	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1		D	For stringing of 400kV M/C Mahranibagh-Narela TL	10/Apr/2025	08:00	10/Apr/2025	20:00	44 to 45	PLANNED	Approved	10-Apr-25	08:00	10-Apr-25	20:00	May be given subject to real time grid conditions/Subject to Delhi consent/ Load to be managed by Delhi
384	RQ214448	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-2		D	For Erection of Underline Tower and Tapping of LILO of 400KV Agra-Jaipur(South) TL at dausa	10/Apr/2025	08:00	16/Apr/2025	18:00	For Erection of Underline Tower and Tapping of LILO of 400KV Agra-Jaipur(South) TL at dausa	PLANNED	Approved	10-Apr-25	08:00	16-Apr-25	18:00	

385	RQ214447	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-1		D	For Erection of Underline Tower and Tapping of LILO of 400KV Agra-Jaipur(South) TL at dausa	10/Apr/2025	08:00	16/Apr/2025	16:00	For Erection of Underline Tower and Tapping of LILO of 400KV Agra-Jaipur(South) TL at dausa	PLANNED	Approved	10-Apr-25	08:00	16-Apr-25	16:00	
386	RQ214463	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGARH-SONIPAT (PG) CKT 1		D	LBB TESTING AND GENERAL MAINTENANCE OF EQUIPMENTS	09/Apr/2025	10:00	09/Apr/2025	20:00	FOR LBB TESTING AND GENERAL MAINTENANCE OF EQUIPMENT	PLANNED	Approved	09-Apr-25	10:00	09-Apr-25	20:00	
387	RQ214194	OCC_229	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT 2		D	S/D REQUIRED FOR RECTIFICATION OF SD NATURE DEFECTS OF Multi-circuit towers	09/Apr/2025	09:00	09/Apr/2025	18:00	Kindly approve.	PLANNED	Approved	09-Apr-25	09:00	09-Apr-25	18:00	
388	RQ214202	OCC_229	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URL_2(NH)-WAGOORA(PG) (PG) CKT-1		D	For AMP of Line Equipments	09/Apr/2025	09:00	21/Apr/2025	14:00	Kindly approve.	PLANNED	Approved	09-Apr-25	09:00	21-Apr-25	14:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NHPC consent/No generation evacuation constraints
389	RQ214430	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-1		D	Relay Testing by Jaipur (s) & 400kV Busbar Relay Retrofitment work and Main Bay LBB backtrip testing by Bassi.	09/Apr/2025	09:00	10/Apr/2025	18:00	400kV Busbar protection retrofitment work under Add Cap at Bassi	PLANNED	Approved	09-Apr-25	15:00	10-Apr-25	23:00	May be given from 15:00Hrs/one ckt shutdown at a time from both end
390	RQ214193	OCC_229	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR-KURUKSHETRA (PG) CKT-1		D	S/D REQUIRED FOR RECTIFICATION OF SD NATURE DEFECTS OF Multi-circuit towers	09/Apr/2025	09:00	09/Apr/2025	18:00	Kindly approve.	PLANNED	Approved	09-Apr-25	09:00	09-Apr-25	18:00	
391	RQ214419	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-SAHARANPUR (PG) CKT-1		D	General AMP and Relay Testing Work	09/Apr/2025	09:00	09/Apr/2025	18:00	General AMP and Relay Testing Work	PLANNED	Approved	09-Apr-25	09:00	09-Apr-25	18:00	
392	RQ214424	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-1		D	Shutdown nature defects rectifications & Damaged CLR Insulator replacemet work	09/Apr/2025	09:00	09/Apr/2025	18:00	Non auto 400kV Manesar Neemrana ckt-2	PLANNED	Approved	09-Apr-25	09:00	09-Apr-25	18:00	
393	RQ214425	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-2		D	Shutdown nature defects rectifications & Damaged CLR Insulator replacemet work	08/Apr/2025	09:00	08/Apr/2025	18:00	Non auto 400kV Manesar Neemrana ckt-1	PLANNED	Approved	08-Apr-25	09:00	08-Apr-25	18:00	
394	RQ214191	OCC_229	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR-KURUKSHETRA (PG) CKT-2		D	S/D REQUIRED FOR RECTIFICATION OF SD NATURE DEFECTS OF Multi-circuit towers	08/Apr/2025	09:00	08/Apr/2025	18:00	Kindly approve.	PLANNED	Approved	08-Apr-25	09:00	08-Apr-25	18:00	
395	RQ214192	OCC_229	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT 1		D	S/D REQUIRED FOR RECTIFICATION OF SD NATURE DEFECTS OF Multi-circuit towers	08/Apr/2025	09:00	08/Apr/2025	18:00	Kindly approve.	PLANNED	Approved	08-Apr-25	09:00	08-Apr-25	18:00	
396	RQ214462	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGARH(PG)-KABULPUR(HV) (PG) CKT-1		D	LBB TESTING AND GENERAL MAINTENANCE OF EQUIPMENTS	07/Apr/2025	10:00	07/Apr/2025	20:00	FOR LBB TESTING AND GENERAL MAINTENANCE OF EQUIPMENT	PLANNED	Approved	07-Apr-25	10:00	07-Apr-25	20:00	

397	RQ214171	OCC_229	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-1		D	RECTIFICATION OF SHUTDOWN BASED DEFECTS IDENTIFIED DURING RCM PATROLLING	07/Apr/2025	09:00	08/Apr/2025	18:00	Kindly approve.	PLANNED	Rejected						Shutdown may be allowed subject to NHPC consent & no generation evacuation constraint/ 400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2 must be in service
398	RQ214392	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)- FATEHGARH_III(PG) (PRTL) CKT-1		D	For Line bay AMP works	07/Apr/2025	09:00	09/Apr/2025	18:00		PLANNED	Approved	07-Apr-25	17:00	09-Apr-25	23:00	May be given from 17:00Hrs/one ckt shutdown at a time from both end	
399	RQ214361	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADR(NT)-PANIPAT(BB) (PG) CKT-1		D	Defect rectification in Model line & INSULATOR CLEANING	07/Apr/2025	09:00	09/Apr/2025	18:00	Defect rectification in Model line & INSULATOR CLEANING	PLANNED	Approved	07-Apr-25	09:00	09-Apr-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC consent	
400	RQ214445	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KATHAL-HISSAR (PG) CKT-2		C	MAIN, TIE & LINE BAY Isolators retrofitment in add cap AT HISAR END	07/Apr/2025	08:00	16/Apr/2025	18:00	Add cap isolator retrofitment, LINE SHALL BE ANTITHEFT CHARGED	PLANNED	Rejected					Shutdown already availed	
401	RQ214442	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-HISSAR(PG) (PG) CKT-1		C	MAIN, TIE & LINE BAY Isolators retrofitment in add cap AT HISAR & BBMB BHIWANI END	07/Apr/2025	08:00	26/Apr/2025	18:00	Add cap isolator retrofitment, LINE SHALL BE ANTITHEFT CHARGED	PLANNED	Approved	07-Apr-25	08:00	26-Apr-25	18:00	400 KV FATEHABAD(PG)-BHIWANI(BB) (PG) CKT-1 Line bypass at Hissar / Utility either take shutdown of 400 KV FATEHABAD-HISSAR (PG) CKT-1 also along with this shutdown or take Safety clearance for bay switching at Hissar / May be given subject to real time grid conditions/One circuit shutdown from both end at a time	
402	RQ214483	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-BAGHPAT (PG) CKT-1		D	General AMP and Relay Testing Work by Baghpat & Shutdown natures defects rectification work by Meerut TLM	07/Apr/2025	08:00	08/Apr/2025	18:00	DEFECT RECTIFICATION WORK	PLANNED	Approved	07-Apr-25	08:00	08-Apr-25	18:00		
403	RQ214484	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-BAGHPAT (PG) CKT-2		D	General AMP and Relay Testing Work by Baghpat & Shutdown natures defects rectification work by Meerut TLM.	07/Apr/2025	08:00	08/Apr/2025	18:00	DEFECT RECTIFICATION WORK	PLANNED	Approved	07-Apr-25	08:00	08-Apr-25	18:00		
404	RQ214529	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH(PG) (DTL) CKT-2		D	For Hot line stringing of 400kv M/C Mahranibagh-Narela TL	06/Apr/2025	08:00	10/Apr/2025	20:00	Non Auto Mode for Hot line crossing	PLANNED	Approved	06-Apr-25	08:00	10-Apr-25	20:00		
405	RQ214528	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH(PG) (DTL) CKT-1		D	For Hot line stringing of 400kv M/C Mahranibagh-Narela TL	06/Apr/2025	08:00	10/Apr/2025	20:00	Non Auto Mode for Hot line crossing	PLANNED	Approved	06-Apr-25	08:00	10-Apr-25	20:00		
406	RQ214454	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADR(NT)-KATHAL(PG) (PG) CKT-1		D	SHUT DOWN NATURE DEFECT RECTIFICATION WORK	06/Apr/2025	08:00	08/Apr/2025	18:30	SHUT DOWN NATURE DEFECT RECTIFICATION WORK	PLANNED	Approved	06-Apr-25	08:00	08-Apr-25	18:30	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC consent	
407	RQ214429	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-2		D	400kv Busbar Relay Retrofitment work and Main Bay LBB backtrip testing.	05/Apr/2025	09:00	06/Apr/2025	18:00	400kv Busbar protection retrofitment work under Add Cap	PLANNED	Approved	05-Apr-25	15:00	06-Apr-25	23:00	May be given from 15:00Hrs/one ckt shutdown at a time from both end	
408	RQ214527	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH(PG) (DTL) CKT-2		D	For stringing of 400kv M/C Mahranibagh-Narela TL	05/Apr/2025	08:00	05/Apr/2025	20:00	8A to 9	PLANNED	Rejected					May be duplicate entry	

409	RQ214526	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH(PG) (DTL) CKT-1		D	For stringing of 400kV M/C Mahranibagh-Narela TL	05/Apr/2025	08:00	05/Apr/2025	20:00	8A to 9	PLANNED	Rejected					May be duplicate entry
410	RQ214461	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGTB(DTL)-BAHADURGARH(PG) (PG) CKT-1		D	LBB TESTING AND GENERAL MAINTENANCE OF EQUIPMENTS	04/Apr/2025	10:00	04/Apr/2025	20:00	FOR LBB TESTING AND GENERAL MAINTENANCE OF EQUIPMENT	PLANNED	Approved	04-Apr-25	10:00	04-Apr-25	20:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/Subject to Delhi consent
411	RQ214360	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-2		D	Defect rectification in Model line by Sikar & 400kV Busbar Relay Retrofitment work and Main Bay LBB backtrip testing by Bassi.	04/Apr/2025	09:00	05/Apr/2025	18:00	Defect rectification in Model line & 400kV Busbar protection retrofitment work under Add Cap	PLANNED	Approved	04-Apr-25	15:00	05-Apr-25	23:00	May be given from 15:00Hrs/one ckt shutdown at a time from both end
412	RQ214356	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1		D	Relay work by Ajmer Station & for rectification of Shut down defects by Ajmer TLM	04/Apr/2025	09:00	04/Apr/2025	17:00		PLANNED	Approved	04-Apr-25	09:00	04-Apr-25	17:00	
413	RQ214397	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-KANKROLI(PG) (PG) CKT-1		D	For attending S/D nature defects by Kankroli & Chittorgarh TLM	04/Apr/2025	08:00	04/Apr/2025	18:00	Non Auto of 400 KV RAPP-Kankroli CKT	PLANNED	Approved	04-Apr-25	16:00	04-Apr-25	23:00	May be given from 16:00 Hrs/All other elements must be connected with Other Bus
414	RQ214362	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-2		D	Defect rectification in Model line & INSULATOR CLEANING	03/Apr/2025	09:00	05/Apr/2025	18:00	Defect rectification in Model line & INSULATOR CLEANING	PLANNED	Approved	03-Apr-25	09:00	05-Apr-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC consent
415	RQ214183	OCC_229	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-KAITHAL (PG) CKT-2		D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	03/Apr/2025	09:00	04/Apr/2025	18:00	Kindly approve.	PLANNED	Approved	03-Apr-25	09:00	04-Apr-25	18:00	
416	RQ214355	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1		D	Relay work by Ajmer Station & for rectification of Shut down defects by Ajmer TLM	03/Apr/2025	09:00	03/Apr/2025	17:00		PLANNED	Approved	03-Apr-25	09:00	03-Apr-25	17:00	
417	RQ214428	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-KOTPUTLI (PG) CKT-1		D	400kV Busbar Relay Retrofitment work and Main Bay LBB backtrip testing by Bassi & For CoE Audit Compliance at Kotputli Substation.	03/Apr/2025	09:00	04/Apr/2025	18:00	400kV Busbar protection retrofitment work under Add Cap by Bassi & For CoE Audit Compliance at Kotputli Substation	PLANNED	Approved	04-Mar-25	16:30	04-Mar-25	23:00	To be availed from 16:30hrs
418	RQ214569	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA(UPC)-NAWADA(HV) (PG) CKT-1		D	MODEL LINE DEFECT RECTIFICATION WORK	03/Apr/2025	08:00	04/Apr/2025	18:00	MODEL LINE DEFECT RECTIFICATION WORK	PLANNED	Approved	04-Mar-25	16:30	04-Mar-25	23:00	To be availed from 16:30hrs
419	RQ214514	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-DEEDWANA(MTS) (RS) CKT-1		D	For OPGW installation works - for creation of Repeater of S2-B2, Line-2	03/Apr/2025	08:00	03/Apr/2025	18:00	Shutdown for Joint Box at Crossing location of S2-B2, Line-2	PLANNED	Approved					To be clubbed with bikaner-moga line s/d
420	RQ214396	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1		D	For attending S/D nature defects by Kankroli & Chittorgarh TLM, COE Point mitigation by Kankroli substation	03/Apr/2025	08:00	03/Apr/2025	18:00	Non Auto of 400 KV CHITTORGARH-KANKROLI(PG)	PLANNED	Approved	03-Mar-25	16:30	03-Mar-25	23:00	To be availed from 16:30hrs

421	RQ214416	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-KOTA (PG) CKT-1		D	Relay Testing by Jaipur(S) & Shutdown nature defects rectification by Jaipur(S) TLM	03/Apr/2025	08:00	04/Apr/2025	18:00	DEFECT RECTIFICATION WORK	PLANNED	Approved	03-Mar-25	16:30	03-Mar-25	23:00	To be availed from 16:30hrs
422	RQ214358	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-1		D	Defect rectification in Model line by Sikar TLM & 400kV Busbar Relay Retrofitment work and Main Bay LBB backtrip testing by Bassi	02/Apr/2025	09:00	03/Apr/2025	18:00	Defect rectification in Model line & 400kV Busbar protection retrofitment work under Add Cap	PLANNED	Approved	03-Mar-25	09:00	03-Mar-25	18:00	
423	RQ214466	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-RISHIKESH(UK) (PG) CKT-1		D	relay retrofitment work	02/Apr/2025	09:00	02/Apr/2025	18:00		PLANNED	Approved	03-Mar-25	16:30	04-Mar-25	23:00	To be availed from 16:30hrs
424	RQ214169	OCC_229	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3		C	SD taken for carrying out stringing work of 400KV Kishtwar Kishenpur line in span of 5/0 to 6/0 as 400KV Dulhasti Kishenpur 2 CKT 2 is crossing above lines at span No 5-6. SD taken under construction head for stringing of Circuit-2 of 400KV Dulhasti Kishenpur II being executed for evacuation of Power from Pakaldul HEP in Chenab Valley HEPs approved in 2nd meeting of NR SCT. (MoM_3rd_NRPCTP_19.02.2021_P 29 MOM Page 140).	02/Apr/2025	08:00	05/Apr/2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	02-Mar-25	16:30	02-Mar-25	23:00	To be availed from 16:30hrs
425	RQ214170	OCC_229	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4		C	SD taken for carrying out stringing work of 400KV Kishtwar Kishenpur line in span of 5/0 to 6/0 as 400KV Dulhasti Kishenpur 2 CKT 2 is crossing above lines at span No 5-6. SD taken under construction head for stringing of Circuit-2 of 400KV Dulhasti Kishenpur II being executed for evacuation of Power from Pakaldul HEP in Chenab Valley HEPs approved in 2nd meeting of NR SCT. (MoM_3rd_NRPCTP_19.02.2021_P 29 MOM Page 140).	02/Apr/2025	08:00	05/Apr/2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved					To be clubbed with bikaner-moga line s/d

426	RQ214182	OCC_229	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-KAITHAL (PG) CKT-1		D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	01/Apr/2025	09:00	02/Apr/2025	18:00	Kindly approve.	PLANNED	Approved	02-Mar-25	16:30	02-Mar-25	23:00	To be availed from 16:30hrs
427	RQ214359	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1		D	Non-Auto mode for PID testing of porcelain insulator by Sikar TLM & for non shutdown nature defects rectification by Neemrana TLM	01/Apr/2025	09:00	30/Apr/2025	18:00	Non-Auto mode for PID testing of porcelain insulator	PLANNED	Approved	01-Mar-25	16:30	01-Mar-25	23:00	To be availed from 16:30hrs
428	RQ214418	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BALLABHGARH (PG) CKT-1		D	TAKING REACTOR OUT OF SERVICE FOR AMP WORK	01/Apr/2025	09:00	01/Apr/2025	18:00	REACTOR AMP WORK	PLANNED	Approved	01-Mar-25	16:30	01-Mar-25	23:00	To be availed from 16:30hrs
429	RQ214357	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2		D	Non-Auto mode for PID testing of porcelain insulator by Sikar TLM & for non shutdown nature defects rectification by Neemrana TLM	01/Apr/2025	09:00	30/Apr/2025	18:00	Non-Auto mode for PID testing of porcelain insulator	PLANNED	Approved	13-Mar-25	16:30	15-Mar-25	23:00	To be availed from 16:30hrs
430	RQ214465	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-MUZAFFARNAGAR(UP) (PTCUL) CKT-1		D	relay retrofitment work	01/Apr/2025	09:00	01/Apr/2025	18:00		PLANNED	Approved	10-Mar-25	16:30	12-Mar-25	23:00	To be availed from 16:30hrs
431	RQ214427	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BASSI (PG) CKT-1		D	400kV Busbar Relay Retrofitment work and Main Bay LBB backtrip testing.	01/Apr/2025	09:00	02/Apr/2025	18:00	400kV Busbar protection retrofitment work under Add Cap	PLANNED	Approved	10-Mar-25	16:30	10-Mar-25	23:00	To be availed from 16:30hrs
432	RQ214530	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-2		D	Line Reactor commissioning in Agra-2 Line	01/Apr/2025	09:00	10/Apr/2025	18:00		PLANNED	Approved	01-Apr-25	09:00	10-Apr-25	18:00	
433	RQ214394	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1		D	Polymer insulator replacement works and attending S/D related defects by Kankroli & Bhinmal	01/Apr/2025	08:00	20/Apr/2025	18:00	Non Auto of 400 KV Kankroli-Zerda CKT 2, Most Urgent	PLANNED	Approved	01-Apr-25	16:00	20-Apr-25	23:00	To be availed from 16:00 hrs. ATC/TTC to be curtailed by 2100 MW in NR export.
434	RQ214488	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGARH-SONIPAT (PG) CKT 2		D	Shutdown nature defects rectification work	01/Apr/2025	08:00	01/Apr/2025	18:00	Non-auto of 400 KV Bahadurgarh (PG)- Sonipat (PG) ckt-1	PLANNED	Approved	01-Apr-25	08:00	01-Apr-25	18:00	

435	RQ214159	OCC_229	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2		C	SD required for carrying out stringing work of 400KV Kishtwar Kishenpur line in span of 5/0 to 6/0 as 400KV Dulhasti Kishenpur 2 CKT 2 is crossing above lines at span No 5-6. SD taken under construction head for stringing of Circuit-2 of 400KV Dulhasti Kishenpur II being executed for evacuation of Power from Pakaldul HEP in Chenab Valley HEPs approved in 2nd meeting of NRSCT. (MoM_3rd_NRPCTP_19.02.2021_P 29 MOM Page 140).	01/Apr/2025	08:00	30/Apr/2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	01-Apr-25	08:00	30-Apr-25	18:00	Line already under outage since 15-Oct-24 / Shutdown may be allowed subject to NHPC consent & no generation evacuation constraint
436	RQ214160	OCC_229	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2		D	AR Non auto required for carrying out stringing work of 400KV Kishtwar Kishenpur line in span of 5/0 to 6/0 as 400KV Dulhasti Kishenpur 2 CKT 2 is crossing above lines at span No 5-6. SD taken under construction head for stringing of Circuit-2 of 400KV Dulhasti Kishenpur II being executed for evacuation of Power from Pakaldul HEP in Chenab Valley HEPs approved in 2nd meeting of NRSCT. (MoM_3rd_NRPCTP_19.02.2021_P 29 MOM Page 140).	01/Apr/2025	08:00	30/Apr/2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	01-Apr-25	08:00	30-Apr-25	18:00	Already under outage since 15-Oct-24 / may be allowed subject to NHPC consent & no generation evacuation constraint
437	RQ214511	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH(PG) (DTL) CKT-2		D	For OPGW replacement works from TN-48 to TN-47	01/Apr/2025	08:00	02/Apr/2025	18:00	Non-Auto required for OPGW replacement works	PLANNED	Approved	01-Apr-25	08:00	02-Apr-25	18:00	
438	RQ214503	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BALLABHGARH (PG) CKT-1		D	For OPGW installation works under 'OPGW-01' Package	01/Apr/2025	08:00	30/Apr/2025	18:00	Non-Auto required for OPGW rectification works	PLANNED	Approved	01-Apr-25	08:00	30-Apr-25	18:00	
439	RQ214568	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-GR.NOIDA(UPC) (PG) CKT-1		D	MODEL LINE DEFECT RECTIFICATION WORK	01/Apr/2025	08:00	02/Apr/2025	18:00	MODEL LINE DEFECT RECTIFICATION WORK	PLANNED	Approved	01-Apr-25	08:00	02-Apr-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC consent

440	RQ214395	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-2		D	Polymer insulator replacement and Destrining and stringing of Y-Phase conductor in between location no 491-492 by Kankroli & Polymer insulator replacement works and attending S/D related defects by Bhinmal	01/Apr/2025	08:00	20/Apr/2025	18:00	Non Auto of 400 KV Kankroli-Zerda CKT 1, Most Urgent	PLANNED	Approved	01-Apr-25	16:00	20-Apr-25	23:00	To be availed from 16:00 hrs. ATC/TTC to be curtailed by 2100 MW in NR export.
441	RQ214509	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1		D	For OPGW installation works under 'OPGW-02' Package	01/Apr/2025	08:00	30/Apr/2025	18:00	Non-Auto required for OPGW installation works	PLANNED	Approved	01-Apr-25	08:00	30-Apr-25	18:00	
442	RQ214508	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1		D	For OPGW installation works under 'OPGW-02' Package	01/Apr/2025	08:00	30/Apr/2025	18:00	Non-Auto required for OPGW installation works	PLANNED	Approved	01-Apr-25	08:00	30-Apr-25	18:00	
443	RQ214506	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-2		D	For OPGW installation works under 'OPGW-01' Package	01/Apr/2025	08:00	30/Apr/2025	18:00	Non-Auto required for OPGW installation works	PLANNED	Approved	01-Apr-25	08:00	30-Apr-25	18:00	
444	RQ214453	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-BALLABHGARH(PG) (PG)		D	FOR RECTIFICATION OF MODEL LINES	01/Apr/2025	08:00	05/Apr/2025	18:30	FOR RECTIFICATION OF MODEL LINES	PLANNED	Approved	01-Apr-25	08:00	05-Apr-25	18:30	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC consent
445	RQ214512	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-DEEDWANA(MTS) (RS) CKT-1		D	For OPGW installation works - for creation of Repeater of S2-B2, Line-2	01/Apr/2025	08:00	30/Apr/2025	18:00	Non-Auto required for OPGW installation works	PLANNED	Approved	01-Apr-25	15:00	30-Apr-25	23:00	May be given from 15:00Hrs/one ckt shutdown at a time from both end
446	RQ214510	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH(PG) (DTL) CKT-1		D	For OPGW replacement works from TN-48 to TN-47	01/Apr/2025	08:00	02/Apr/2025	18:00	Non-Auto required for OPGW replacement works	PLANNED	Approved	01-Apr-25	08:00	02-Apr-25	18:00	
447	RQ214474	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1		D	Polymer insulator replacement work	01/Apr/2025	08:00	10/Apr/2025	18:00	Non auto mode for 400 KV RAPP-C Chittorgarh, MOST URGENT	PLANNED	Approved	01-Apr-25	08:00	10-Apr-25	18:00	
448	RQ214507	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1		D	For OPGW installation works under 'OPGW-02' Package	01/Apr/2025	08:00	30/Apr/2025	18:00	Non-Auto required for OPGW installation works	PLANNED	Approved	01-Apr-25	08:00	30-Apr-25	18:00	
449	RQ214513	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-DEEDWANA(MTS) (RS) CKT-1		D	For OPGW installation works - for creation of Repeater of S2-B2, Line-1	01/Apr/2025	08:00	01/Apr/2025	18:00	Shutdown for Joint Box at Crossing location 82/0 of S2-B2, Line-1	PLANNED	Approved					Clubbed with 469
450	RQ214444	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHABAD(PG)-BHIWANI(BB) (PG) CKT-1		C	MAIN, TIE & LINE BAY Isolators retrofitment in add cap AT HISAR & BBMB BHIWANI END	01/Apr/2025	08:00	30/Apr/2025	18:00	Add cap isolator retrofitment, LINE SHALL BE ANTITHEFT CHARGED	PLANNED	Approved	01-Apr-25	08:00	30-Apr-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/Line bypassed at Hisar

451	RQ214441	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHABAD-HISSAR (PG) CKT-1		C	411 89B and 412 89B Isolator retrofit in add cap AT HISAR SS END	01/Apr/2025	08:00	06/Apr/2025	18:00	Add cap isolator retrofitment, LINE SHALL BE ANTITHEFT CHARGED	PLANNED	Rejected						Shutdown already availed
452	RQ214505	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-1		D	For OPGW installation works under 'OPGW-01' Package	01/Apr/2025	08:00	30/Apr/2025	18:00	Non-Auto required for OPGW installation works	PLANNED	Approved	01-Apr-25	08:00	30-Apr-25	18:00		
453	RQ214443	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(PG)-BHIWANI(BB) (PG)		C	MAIN TIE & LINE BAY ISOLATOR RETROFITMENT IN ADD CAP AT BBMB BHIWANI END	01/Apr/2025	08:00	09/Apr/2025	18:00	Add cap isolator retrofitment, LINE SHALL BE ANTITHEFT CHARGED	PLANNED	Approved	01-Apr-25	08:00	09-Apr-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time	
454	RQ214245	OCC_229	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH-WAGOORA (PG) CKT-1		D	AR Non-auto mode required for OPGW installation works under ULDC scheme.	01/Apr/2025	07:00	30/Apr/2025	18:00	Kindly approve.	PLANNED	Approved	01-Apr-25	07:00	30-Apr-25	18:00		
455	RQ214243	OCC_229	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1		D	AR Non-auto mode required for OPGW installation works under ULDC scheme.	01/Apr/2025	07:00	30/Apr/2025	18:00	Kindly approve.	PLANNED	Approved	01-Apr-25	07:00	30-Apr-25	18:00		
456	RQ214244	OCC_229	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-2		D	AR Non-auto mode required for OPGW installation works under ULDC scheme.	01/Apr/2025	07:00	30/Apr/2025	18:00	Kindly approve.	PLANNED	Approved	01-Apr-25	07:00	30-Apr-25	18:00		
457	RQ214246	OCC_229	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH-WAGOORA (PG) CKT-2		D	AR Non-auto mode required for OPGW installation works under ULDC scheme.	01/Apr/2025	07:00	30/Apr/2025	18:00	Kindly approve.	PLANNED	Approved	01-Apr-25	07:00	30-Apr-25	18:00		
458	RQ214079	OCC_229	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-ROPAR(PSTCL) (PKTCL) CKT-1	PKTCL	D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 1 to 5	30/Apr/2025	08:00	30/Apr/2025	18:00		PLANNED	Approved	30-Apr-25	08:00	30-Apr-25	18:00		
459	RQ215209	OCC_229	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-ROPAR(PSTCL) (PKTCL) CKT-1	PKTCL	C	400 KV Breakers overhauling	23/Apr/2025	08:00	30/Apr/2025	18:00	Line s/d required for 7 days	PLANNED	Approved	23-Apr-25	08:00	30-Apr-25	18:00		
460	RQ214067	OCC_229	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROPAR(PSTCL)-LUDHIANA(PG) (PKTCL) CKT-1	PKTCL	D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 1 to 5	23/Apr/2025	08:00	23/Apr/2025	18:00		PLANNED	Approved	23-Apr-25	08:00	23-Apr-25	18:00		
461	RQ215092	OCC_229	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTARATANGARH (RS) CKT-1	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY EQUIPMENTS	30/Apr/2025	08:00	30/Apr/2025	18:00		PLANNED	Approved	30-Apr-25	08:00	30-Apr-25	18:00		
462	RQ215085	OCC_229	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTAKANKANI (RS) CKT-1	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY EQUIPMENTS	28/Apr/2025	08:00	28/Apr/2025	18:00		PLANNED	Approved	28-Apr-25	16:00	28-Apr-25	23:00	May be given from 16:00Hrs/one ckt shutdown at a time from both end	
463	RQ215082	OCC_229	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTACHHABRA SCTPS (RS) CKT-2	RRVPNL	D	For Attending broken OPGW at section A3-Gentry & and other R&M works e.g.tightening of spacers.	28/Apr/2025	08:00	29/Apr/2025	18:00		PLANNED	Approved	28-Apr-25	15:00	29-Apr-25	23:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/May be allowed from 15:00Hrs	
464	RQ215084	OCC_229	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLAMERTA (RS) CKT-1	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY EQUIPMENTS	26/Apr/2025	16:00	26/Apr/2025	23:00		PLANNED	Approved	26-Apr-25	17:00	26-Apr-25	23:00	May be given from 17:00Hrs/one ckt shutdown at a time from both end	

465	RQ215108	OCC_229	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-MERTA (RS) CKT-1	RRVPNL	D	Required at both end for QUARTERLY MAINT.WORK & ATTENED D.C. EARTH FAULT alongwith 50 MVAR reactor at Merta end	21/Apr/2025	08:00	21/Apr/2025	18:00		PLANNED	Approved					Clubbed with 477
466	RQ215100	OCC_229	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	D	Replacement of Suspension B&S Disc Insulators with Silicon Rubber Housed Composite Insulators and other R&M works e.g.tightening of spacers.	21/Apr/2025	08:00	22/Apr/2025	18:00		PLANNED	Approved	21-Apr-25	15:00	22-Apr-25	23:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/May be allowed from 15:00Hrs
467	RQ215104	OCC_229	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARMER(RS)-RAJWEST(RW) (RS) CKT-1	RRVPNL	D	Planned maintenance	19/Apr/2025	08:00	19/Apr/2025	18:00		PLANNED	Approved	19-Apr-25	08:00	19-Apr-25	18:00	
468	RQ214922	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-DEEDWANA(MTS) (RS) CKT-1	RRVPNL	D	OVERHEAD CROSSING OF 765 KV D/C BHADLA III - SIKAR II TL	18/Apr/2025	08:00	19/Apr/2025	18:00		PLANNED	Approved	18-Apr-25	16:00	19-Apr-25	23:00	May be given from 16:00Hrs/one ckt shutdown at a time from both end/Subject to Rajasthan consent
469	RQ215079	OCC_229	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-DEEDWANA(MTS) (RS) CKT-1	RRVPNL	D	SD Defects Rectification & Hardware Correction & Tightening Work	17/Apr/2025	16:00	18/Apr/2025	23:59		PLANNED	Approved	17-Apr-25	15:00	18-Apr-25	23:00	May be given from 15:00Hrs/one ckt shutdown at a time from both end
470	RQ215101	OCC_229	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2	RRVPNL	D	For Attending broken OPGW at section 107-118 & Replacement of Suspension B&S Disc Insulators with Silicon Rubber Housed Composite Insulators and other R&M works e.g.tightening of spacers.	17/Apr/2025	08:00	20/Apr/2025	18:00		PLANNED	Approved	17-Apr-25	15:00	20-Apr-25	23:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/May be allowed from 15:00Hrs
471	RQ215109	OCC_229	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	D	Annual maintenance and testing of Bay equipments	15/Apr/2025	08:00	15/Apr/2025	18:00		PLANNED	Approved	15-Apr-25	15:00	15-Apr-25	23:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/May be allowed from 15:00Hrs
472	RQ215078	OCC_229	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-DEEDWANA(MTS) (RS) CKT-1	RRVPNL	D	Required at Both end for SD Defects Rectification & Hardware Correction & Tightening Work	14/Apr/2025	16:00	15/Apr/2025	23:59		PLANNED	Approved					Clubbed with 468
473	RQ215106	OCC_229	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-SIKAR(PG) (RS) CKT-2	RRVPNL	D	Routine Bay Maintenance Work	11/Apr/2025	08:00	11/Apr/2025	18:00		PLANNED	Approved	11-Apr-25	16:00	11-Apr-25	23:00	May be given from 16:00Hrs/one ckt shutdown at a time from both end
474	RQ215105	OCC_229	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-SIKAR(PG) (RS) CKT-1	RRVPNL	D	Routine Bay Maintenance Work	10/Apr/2025	08:00	10/Apr/2025	18:00		PLANNED	Approved	10-Apr-25	16:00	10-Apr-25	23:00	May be given from 16:00Hrs/one ckt shutdown at a time from both end
475	RQ215081	OCC_229	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH SCTPS(RVUN)-BIKANER(RS) (RS) CKT-2	RRVPNL	D	Routine Bay Maintenance Work	07/Apr/2025	08:00	07/Apr/2025	18:00		PLANNED	Approved	07-Apr-25	16:00	07-Apr-25	23:00	May be given from 16:00Hrs/one ckt shutdown at a time from both end
476	RQ215080	OCC_229	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH SCTPS(RVUN)-BIKANER(RS) (RS) CKT-1	RRVPNL	D	Routine Bay Maintenance Work	06/Apr/2025	08:00	06/Apr/2025	18:00		PLANNED	Approved	06-Apr-25	16:00	06-Apr-25	23:00	May be given from 16:00Hrs/one ckt shutdown at a time from both end

477	RQ214923	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-MERTA (RS) CKT-1	RRVPNL	D	OVERHEAD CROSSING OF 765 KV D/C BHADLA III - SIKAR II TL	06/Apr/2025	08:00	07/Apr/2025	18:00		PLANNED	Approved	06-Apr-25	16:00	07-Apr-25	23:00	May be given from 16:00Hrs/one ckt shutdown at a time from both end/Subject to Rajasthan consent	
478	RQ215087	OCC_229	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVU N)-BIKANER(RS) (RS) CKT-1	RRVPNL	D	Routine Bay Maintenance Work	04/Apr/2025	08:00	04/Apr/2025	18:00		PLANNED	Approved	04-Apr-25	16:00	04-Apr-25	23:00	May be given from 16:00Hrs/one ckt shutdown at a time from both end	
479	RQ215077	OCC_229	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-2	RRVPNL	D	For rectification of line as per committee (RVPN, NRPC, PGCIL) mom held on dated 21.03.2024.	02/Apr/2025	15:00	09/Apr/2025	23:00		PLANNED	Approved	02-Apr-25	17:00	09-Apr-25	23:00	May be given from 17:00Hrs/one ckt shutdown at a time from both end	
480	RQ215107	OCC_229	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-1	RRVPNL	D	For rectification of line as per committee (RVPN, NRPC, PGCIL) mom held on dated 21.03.2024.	02/Apr/2025	15:00	09/Apr/2025	23:00		PLANNED	Approved	02-Apr-25	17:00	09-Apr-25	23:00	May be given from 17:00Hrs/one ckt shutdown at a time from both end	
481	RQ215236	OCC_229	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-JODHPUR (RS) CKT-1	RRVPNL	C	For work of Shifting / Height raising of 400KV Bhadla - Jodhpur and 400KV Bhadla-Merta Lines at Jodhpur Ring road project Of NHAI	02/Apr/2025	08:00	12/Apr/2025	18:00		PLANNED	Rejected						NRLDC agreed for shutdown from 10.03.2025 with assurance from Rajasthan for necessary RE curtailment to keep loading of 400KV Bhadla-Bikaner(RS) D/c within 750MW each. However ,Rajasthan did not agreed for any curtailment. Utility must avail the shutdown in March 2025 only considering the increasing NR/Rajasthan demand trend in April
482	RQ215103	OCC_229	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-KALISINDH (RS) CKT-2	RRVPNL	C	Raising / Shifting of 400KV D/C Quad Moose Kalisindh- Anta line (MLIN/21.41) (Deposit work of NHAI- Supervision by RVPN)	02/Apr/2025	08:00	16/Apr/2025	18:00		PLANNED	Rejected						Due to outage of evacuating path 400 KV ANTA-KALISINDH (RS) ckt 1 & 2 ,There will be no evacuating path except 315MVA ICT for 1200MW generation at Kalisindh/ Utility may explore the possibility of ERS tower
483	RQ215237	OCC_229	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-MERTA (RS) CKT-1	RRVPNL	C	For work of Shifting / Height raising of 400KV Bhadla - Jodhpur and 400KV Bhadla-Merta Lines at Jodhpur Ring road project Of NHAI	02/Apr/2025	08:00	12/Apr/2025	18:00		PLANNED	Rejected						NRLDC agreed for shutdown from 10.03.2025 with assurance from Rajasthan for necessary RE curtailment to keep loading of 400KV Bhadla-Bikaner(RS) D/c within 750MW each. However ,Rajasthan did not agreed for any curtailment. Utility must avail the shutdown in March 2025 only considering the increasing NR/Rajasthan demand trend in April
484	RQ215102	OCC_229	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-KALISINDH (RS) CKT-1	RRVPNL	C	Raising / Shifting of 400KV D/C Quad Moose Kalisindh- Anta line (MLIN/21.41) (Deposit work of NHAI- Supervision by RVPN)	02/Apr/2025	08:00	16/Apr/2025	18:00		PLANNED	Rejected						Due to outage of evacuating path 400 KV ANTA-KALISINDH (RS) ckt 1 & 2 ,There will be no evacuating path except 315MVA ICT for 1200MW generation at Kalisindh/ Utility may explore the possibility of ERS tower
485	RQ214078	OCC_229	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2	PSTCL	D	General maintenance, Jumper Tightening, Disc cleaning and tree trimming.	30/Apr/2025	08:00	30/Apr/2025	18:00		PLANNED	Approved	30-Apr-25	08:00	30-Apr-25	18:00		
486	RQ214073	OCC_229	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UKTSAR-MAKHU (PS) CKT-2	PSTCL	D	For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	28/Apr/2025	08:00	28/Apr/2025	18:00		PLANNED	Approved	28-Apr-25	08:00	28-Apr-25	18:00		

487	RQ214069	OCC_229	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2	PSTCL	D	For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	25/Apr/2025	08:00	25/Apr/2025	18:00		PLANNED	Approved	25-Apr-25	08:00	25-Apr-25	18:00	
488	RQ214072	OCC_229	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	25/Apr/2025	08:00	25/Apr/2025	18:00		PLANNED	Approved	25-Apr-25	08:00	25-Apr-25	18:00	
489	RQ214066	OCC_229	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-1	PSTCL	D	Protection testing of bay equipments	23/Apr/2025	08:00	23/Apr/2025	18:00	Shutdown required of line, line bay, Tie bay (Bay-415 & 416)	PLANNED	Approved	23-Apr-25	08:00	23-Apr-25	18:00	
490	RQ214065	OCC_229	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2	PSTCL	D	General maintenance, Jumper Tightening,Disc cleaning and tree trimming.	23/Apr/2025	08:00	23/Apr/2025	18:00		PLANNED	Approved	23-Apr-25	08:00	23-Apr-25	18:00	
491	RQ214062	OCC_229	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-2	PSTCL	D	Protection testing of bay equipments at 400KV Rajpura and Jumper checking/Tighting of dead end towers, Tree trimming and other maintenance work of line by TL Dhuri	22/Apr/2025	08:00	22/Apr/2025	18:00	Shutdown required of line, line bay, Tie bay (Bay-413 & 414)	PLANNED	Approved	22-Apr-25	08:00	22-Apr-25	18:00	
492	RQ214059	OCC_229	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MOGA(PG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	21/Apr/2025	08:00	21/Apr/2025	18:00		PLANNED	Approved	21-Apr-25	08:00	21-Apr-25	18:00	
493	RQ214057	OCC_229	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	PSTCL	D	For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	21/Apr/2025	08:00	21/Apr/2025	18:00		PLANNED	Approved	21-Apr-25	08:00	21-Apr-25	18:00	
494	RQ214052	OCC_229	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	17/Apr/2025	08:00	17/Apr/2025	18:00		PLANNED	Approved	17-Apr-25	08:00	17-Apr-25	18:00	
495	RQ214053	OCC_229	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1	PSTCL	D	General maintenance, Jumper Tightening,Disc cleaning and tree trimming.	17/Apr/2025	08:00	17/Apr/2025	18:00		PLANNED	Approved	17-Apr-25	08:00	17-Apr-25	18:00	
496	RQ214049	OCC_229	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	PSTCL	D	For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	17/Apr/2025	08:00	17/Apr/2025	18:00		PLANNED	Approved	17-Apr-25	08:00	17-Apr-25	18:00	
497	RQ214045	OCC_229	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-2	PSTCL	D	For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	15/Apr/2025	08:00	15/Apr/2025	18:00		PLANNED	Approved	15-Apr-25	08:00	15-Apr-25	18:00	
498	RQ214047	OCC_229	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MOGA(PG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	15/Apr/2025	08:00	15/Apr/2025	18:00		PLANNED	Approved	15-Apr-25	08:00	15-Apr-25	18:00	

499	RQ214042	OCC_229	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(P) (PSTCL) CKT-1	PSTCL	D	General maintenance, Jumper Tightening, Disc cleaning and tree trimming.	11/Apr/2025	08:00	11/Apr/2025	18:00		PLANNED	Approved	11-Apr-25	08:00	11-Apr-25	18:00	
500	RQ214040	OCC_229	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(P)SG)-NAKODAR(P)SG) (PS) CKT-2	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	11/Apr/2025	08:00	11/Apr/2025	18:00		PLANNED	Approved	11-Apr-25	08:00	11-Apr-25	18:00	
501	RQ214037	OCC_229	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(P)SG)-MUKTSAR(P) (PS) CKT-2	PSTCL	D	For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	11/Apr/2025	08:00	11/Apr/2025	18:00		PLANNED	Approved	11-Apr-25	08:00	11-Apr-25	18:00	
502	RQ214028	OCC_229	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(P)SG)-MUKTSAR(P) (PS) CKT-1	PSTCL	D	For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	07/Apr/2025	08:00	07/Apr/2025	18:00		PLANNED	Approved	07-Apr-25	08:00	07-Apr-25	18:00	
503	RQ214029	OCC_229	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(P)SG)-NAKODAR(P)SG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	07/Apr/2025	08:00	07/Apr/2025	18:00		PLANNED	Approved	07-Apr-25	08:00	07-Apr-25	18:00	
504	RQ214026	OCC_229	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(P)SG)-MAKHU(P) (PS) CKT-2	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	04/Apr/2025	08:00	04/Apr/2025	18:00		PLANNED	Approved	04-Apr-25	08:00	04-Apr-25	18:00	
505	RQ214021	OCC_229	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(P)SG)-MUKTSAR(P) (PS) CKT-1	PSTCL	D	For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	03/Apr/2025	08:00	03/Apr/2025	18:00		PLANNED	Approved	03-Apr-25	08:00	03-Apr-25	18:00	
506	RQ214017	OCC_229	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(P)SG)-MAKHU(P) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	02/Apr/2025	08:00	02/Apr/2025	18:00		PLANNED	Approved	02-Apr-25	08:00	02-Apr-25	18:00	
507	RQ214018	OCC_229	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(P)SG)-DHURI(P) (PS) CKT-2	PSTCL	D	Jumper checking/Tighting of dead end towers, Tree trimming and other maintenance work of line	02/Apr/2025	08:00	02/Apr/2025	18:00		PLANNED	Approved	02-Apr-25	08:00	02-Apr-25	18:00	
508	RQ213804	OCC_229	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-RIHAND(NT) (PG) CKT-1	POWER GRID	C	Isolator 1089A replacement work 400KV stage-1 Rihand	30/Apr/2025	08:00	05/May/2025	18:00	PO is expiring soon. shutdown is required for completion of work	PLANNED	Approved	30-Apr-25	08:00	05-May-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/PG consent
509	RQ213982	OCC_229	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY(P)G)-MORADABAD(UP) (PG) CKT-1	POWER GRID	D	To attend the SD nature defects in the line.	28/Apr/2025	08:00	28/Apr/2025	18:00		PLANNED	Approved	28-Apr-25	08:00	28-Apr-25	18:00	
510	RQ215239	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH-MAHARANIBAGH (PG) CKT-1	POWER GRID	D	Line AR in non-auto required for maintenance work on 400 kv Gr. Noida - Navada Line	22/Apr/2025	08:00	23/Apr/2025	18:00		PLANNED	Approved	22-Apr-25	08:00	23-Apr-25	18:00	
511	RQ215240	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MAHARANIBAGH(P) (PG) CKT-1	POWER GRID	D	Line AR in non-auto required for maintenance work on 400 kv Gr. Noida - Navada Line	22/Apr/2025	08:00	23/Apr/2025	18:00		PLANNED	Approved	22-Apr-25	08:00	23-Apr-25	18:00	

512	RQ213963	OCC_229	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-2	POWER GRID	D	To attend the SD nature defects in the line.	22/Apr/2025	08:00	22/May/2025	18:00		PLANNED	Approved	22-Apr-25	08:00	22-May-25	18:00	
513	RQ215258	OCC_229	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-2	POWER GRID	D	Testing of DTPC scheme (under Process bus)	22/Apr/2025	08:00	22/Apr/2025	18:00		PLANNED	Approved	20-Mar-25	09:00	31-Mar-25	18:00	subject to real time grid condition/no other line outages at Anpara end .
514	RQ213984	OCC_229	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-1	POWER GRID	D	To attend the SD nature defects in the line.	22/Apr/2025	08:00	22/Apr/2025	18:00		PLANNED	Approved	20-Mar-25	09:00	31-Mar-25	18:00	subject to real time grid condition/no other line outages at Azamgarh end .
515	RQ214699	OCC_229	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY(PG)-MORADABAD(UP) (PG) CKT-1	POWER GRID	D	AMP Work	21/Apr/2025	08:00	21/Apr/2025	18:00		PLANNED	Approved	21-Apr-25	08:00	21-Apr-25	18:00	
516	RQ215257	OCC_229	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-KANPUR (PG) CKT-2	POWER GRID	D	Testing of DTPC scheme (under Process bus)	21/Apr/2025	08:00	21/Apr/2025	18:00		PLANNED	Approved	21-Apr-25	08:00	21-Apr-25	18:00	
517	RQ214149	OCC_229	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-KANPUR (PG) CKT-1	POWER GRID	D	Line Bay AMP Works at Prayagraj SS.	20/Apr/2025	09:00	20/Apr/2025	18:00		PLANNED	Approved	20-Apr-25	09:00	20-Apr-25	18:00	
518	RQ215234	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADR(NT)-MAHARANIBAGH(PG) (PG) CKT-1	POWER GRID	D	Line AR in non-auto required for maintenance work on 400 KV Dadri - Gr. Noida Line.	20/Apr/2025	08:00	21/Apr/2025	18:00		PLANNED	Approved	20-Apr-25	08:00	21-Apr-25	18:00	
519	RQ214329	OCC_229	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-BASTI(UP) (PG) CKT-1	POWER GRID	D	Planned outage for PLC of 400 kv D/C (Quad moose) Tanda-Gonda T/L (Lilo of one circuit of 400 kv D/C (Quad moose) Tanda-Basti T/L at Gonda)	20/Apr/2025	08:00	21/Apr/2025	18:00		PLANNED	Approved	20-Apr-25	08:00	21-Apr-25	18:00	
520	RQ214148	OCC_229	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-SOHAWAL (PG) CKT-1	POWER GRID	D	FOR RECTIFICATION & REPLACEMENT OF DROPPERS	19/Apr/2025	09:00	19/Apr/2025	17:00		PLANNED	Approved	19-Apr-25	09:00	19-Apr-25	17:00	
521	RQ214147	OCC_229	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1-SOHAWAL (PG) CKT-2	POWER GRID	D	FOR AMP of Line Side Equipment	18/Apr/2025	09:00	18/Apr/2025	17:00		PLANNED	Approved	18-Apr-25	09:00	18-Apr-25	17:00	
522	RQ214264	OCC_229	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ANPARA(UP) (PG) CKT-1	POWER GRID	C	SAS upgradation testing and bay equipment testing	15/Apr/2025	08:00	16/Apr/2025	18:00	SHUTDOWN REQUIRED	PLANNED	Approved	15-Apr-25	08:00	16-Apr-25	18:00	May be allowed/ already under outage
523	RQ215256	OCC_229	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-KANPUR (PG) CKT-1	POWER GRID	D	Retrofitment & Testing of DTPC scheme (under Process bus)	14/Apr/2025	08:00	14/Apr/2025	18:00		PLANNED	Approved	14-Apr-25	08:00	14-Apr-25	18:00	
524	RQ215245	OCC_229	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-3	POWER GRID	D	Shutdown nature Maintenance work	14/Apr/2025	08:00	14/Apr/2025	18:00		PLANNED	Approved	14-Apr-25	08:00	14-Apr-25	18:00	
525	RQ214142	OCC_229	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	POWER GRID	D	Line Bay AMP Works at Prayagraj SS.	13/Apr/2025	09:00	13/Apr/2025	18:00		PLANNED	Approved	13-Apr-25	09:00	13-Apr-25	18:00	
526	RQ213839	OCC_229	apl_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHINDERGARH(APL)-BHIWANI(PG) (PG) CKT-4	POWER GRID	D	Annual Maintenance	11/Apr/2025	09:30	11/Apr/2025	18:30	Annual Maintenance	PLANNED	Approved	11-Apr-25	09:30	11-Apr-25	18:30	

527	RQ214811	OCC_229	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ANPARA(UP) (PG) CKT-1	POWER GRID	C	For changing DC supply to relay and panel for commissioning of New DCDB	11/Apr/2025	09:00	11/Apr/2025	18:00	Shut down was applied in Feb 2025 but not availed.	PLANNED	Approved	11-Apr-25	09:00	11-Apr-25	18:00	May be allowed/ already under outage	
528	RQ214861	OCC_229	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-3	POWER GRID	D	Testing of DTPC scheme (under Process bus)	11/Apr/2025	08:00	11/Apr/2025	18:00		PLANNED	Approved	11-Apr-25	08:00	11-Apr-25	18:00		
529	RQ213838	OCC_229	apl_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHINDERGARH(APL)-BHIWANI(PG) (PG) CKT-3	POWER GRID	D	Annual Maintenance	10/Apr/2025	09:30	10/Apr/2025	18:30	Annual Maintenance	PLANNED	Approved	10-Apr-25	09:30	10-Apr-25	18:30		
530	RQ215113	OCC_229	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1	POWER GRID	C	Shutdown required for shifting of tower Loc No 39 which has become vulnerable and critical due to incessant rainfall and hill sinking that took place in and around village Payal (Distt. Mandi, H.P.). 02 No of new towers are requirec to be installed to bypass 02 No towers in sinking zone. Due to steep hill, stringing in new corridor shall be possible after destringing old conductor.	10/Apr/2025	09:00	29/Apr/2025	18:00	Under construction head. Kindly approve.	PLANNED	Rejected						800MW Parbati_2 generation expected to be synchronised by 31.03.2025 .Utility may apply the shutdownown in D-5 basis to NRPC for approval after synchronisation of Parbati_2 generation . Shutdown may be allowed after studying the real time grid condition. May be availed in D-5.
531	RQ215112	OCC_229	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAMIRPUR-PARBATI POOLING BANALA (PG) CKT-1	POWER GRID	C	Shutdown required for shifting of tower Loc No 39 which has become vulnerable and critical due to incessant rainfall and hill sinking that took place in and around village Payal (Distt. Mandi, H.P.). 02 No of new towers are requirec to be installed to bypass 02 No towers in sinking zone. Due to steep hill, stringing in new corridor shall be possible after destringing old conductor.	10/Apr/2025	09:00	29/Apr/2025	18:00	Under construction head. Kindly approve.	PLANNED	Rejected						800MW Parbati_2 generation expected to be synchronised by 31.03.2025 .Utility may apply the shutdownown in D-5 basis to NRPC for approval after synchronisation of Parbati_2 generation . Shutdown may be allowed after studying the real time grid condition.May be availed in D-5.
532	RQ214249	OCC_229	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-1	POWER GRID	C	SAS upgradation testing and bay equipment testing	10/Apr/2025	08:00	12/Apr/2025	18:00	SHUTDOWN REQUIRED	PLANNED	Approved	10-Apr-25	08:00	12-Apr-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/PG consent	
533	RQ215255	OCC_229	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-AGRA (PG) CKT-1	POWER GRID	D	Testing of DTPC scheme (under Process bus)	10/Apr/2025	08:00	10/Apr/2025	18:00		PLANNED	Approved	10-Apr-25	08:00	10-Apr-25	18:00		
534	RQ214860	OCC_229	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-2	POWER GRID	D	Testing of DTPC scheme (under Process bus)	09/Apr/2025	08:00	09/Apr/2025	18:00		PLANNED	Approved	09-Apr-25	08:00	09-Apr-25	18:00		
535	RQ214139	OCC_229	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD(PG)-MEJA TPS(MUN) (PG) CKT-2	POWER GRID	D	Line AMP Works at Prayagraj SS.	08/Apr/2025	09:00	08/Apr/2025	18:00		PLANNED	Approved	08-Apr-25	09:00	08-Apr-25	18:00		

536	RQ214146	OCC_229	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-GORAKHPUR(UP) (PG) CKT-1	POWER GRID	D	AMP of Line Bay equipments & maintenance of Line at Gorakhpur.	08/Apr/2025	09:00	08/Apr/2025	18:00		PLANNED	Approved	08-Apr-25	09:00	08-Apr-25	18:00	
537	RQ214858	OCC_229	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1	POWER GRID	D	Testing of DTPC scheme (under Process bus)	08/Apr/2025	08:00	08/Apr/2025	18:00		PLANNED	Approved	08-Apr-25	08:00	08-Apr-25	18:00	
538	RQ214138	OCC_229	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-1	POWER GRID	D	Tie bay LBB Retrofitment Work at Prayagraj SS.	07/Apr/2025	09:00	07/Apr/2025	18:00		PLANNED	Approved	07-Apr-25	09:00	07-Apr-25	18:00	
539	RQ214248	OCC_229	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-2	POWER GRID	C	SAS upgradation testing and bay equipment testing	07/Apr/2025	08:00	09/Apr/2025	18:00	SHUTDOWN REQUIRED	PLANNED	Approved	07-Apr-25	08:00	09-Apr-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/PG consent
540	RQ215291	OCC_229	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR (PG)	POWER GRID	C	Kanpur Line reactor construction activities as part of substation package SS-103 under RTM mode.	07/Apr/2025	08:00	18/Apr/2025	18:00		PLANNED	Approved	07-Apr-25	08:00	18-Apr-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
541	RQ215254	OCC_229	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR (PG)	POWER GRID	D	AMP of line bay equipment at Kanpur & testing of DTPC scheme (under Process bus)	07/Apr/2025	08:00	07/Apr/2025	18:00		PLANNED	Approved	07-Apr-25	08:00	07-Apr-25	18:00	
542	RQ214141	OCC_229	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-3	POWER GRID	D	Line Bay AMP Works at Prayagraj SS	06/Apr/2025	09:00	06/Apr/2025	18:00		PLANNED	Approved	06-Apr-25	09:00	06-Apr-25	18:00	
543	RQ214137	OCC_229	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-1	POWER GRID	D	Tie bay LBB Retrofitment Work at Prayagraj SS.	05/Apr/2025	09:00	05/Apr/2025	18:00		PLANNED	Approved	05-Apr-25	09:00	05-Apr-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC consent
544	RQ214091	OCC_229	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-2	POWER GRID	D	Tie bay LBB Retrofitment Work at Prayagraj SS	05/Apr/2025	09:00	05/Apr/2025	18:00		PLANNED	Approved	05-Apr-25	09:00	05-Apr-25	18:00	
545	RQ215244	OCC_229	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-3	POWER GRID	D	Shutdown nature Maintenance work	05/Apr/2025	08:00	05/Apr/2025	18:00		PLANNED	Approved	05-Apr-25	08:00	05-Apr-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC consent
546	RQ215247	OCC_229	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-1	POWER GRID	D	Testing of DTPC scheme (under Process Bus) at Kanpur & Panki(UP) & AMP of Tie Bay-402 at Kanpur	05/Apr/2025	08:00	05/Apr/2025	18:00		PLANNED	Approved	05-Apr-25	08:00	05-Apr-25	18:00	
547	RQ214914	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-2	POWER GRID	D	stringing of 765 kv D/C Khetri Narela transmission line	05/Apr/2025	08:00	07/Apr/2025	18:00		PLANNED	Approved	05-Apr-25	08:00	07-Apr-25	18:00	
548	RQ214913	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-1	POWER GRID	D	stringing of 765 kv D/C Khetri Narela transmission line	05/Apr/2025	08:00	07/Apr/2025	18:00		PLANNED	Approved	05-Apr-25	08:00	07-Apr-25	18:00	
549	RQ214090	OCC_229	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-2	POWER GRID	D	Tie bay LBB Retrofitment Work at Prayagraj SS	04/Apr/2025	09:00	04/Apr/2025	18:00		PLANNED	Approved					Clubbed with 539
550	RQ215250	OCC_229	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-2	POWER GRID	D	AMP of line bay equipment at Kanpur & Auraiya end & testing of DTPC scheme under process Bus scheme	04/Apr/2025	08:00	04/Apr/2025	18:00		PLANNED	Approved	04-Apr-25	08:00	04-Apr-25	18:00	
551	RQ214136	OCC_229	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-1	POWER GRID	D	Tie bay LBB Retrofitment Work at Prayagraj SS	03/Apr/2025	09:00	03/Apr/2025	18:00		PLANNED	Approved					Clubbed with 532

552	RQ214025	OCC_229	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-LUCKNOW_2 (PG) CKT-2	POWER GRID	D	AMP of Line at GIS Kanpur	03/Apr/2025	09:00	03/Apr/2025	18:00		PLANNED	Approved	03-Apr-25	09:00	03-Apr-25	18:00	
553	RQ214010	OCC_229	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-1	POWER GRID	D	Diamond formation to maintain clearance b/w OPGW of 220KV D/C Fatehpur-Uchahar to bottom conductor of 400KV D/C Fatehpur mainpuri 1&2	03/Apr/2025	09:00	03/Apr/2025	18:00		PLANNED	Approved	03-Apr-25	09:00	03-Apr-25	18:00	
554	RQ214014	OCC_229	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-2	POWER GRID	D	Diamond formation to maintain clearance b/w OPGW of 220KV D/C Fatehpur-Uchahar to bottom conductor of 400KV D/C Fatehpur mainpuri 1&2	03/Apr/2025	09:00	03/Apr/2025	18:00		PLANNED	Approved	03-Apr-25	09:00	03-Apr-25	18:00	
555	RQ215246	OCC_229	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-1	POWER GRID	D	AMP of line bay equipment at Kanpur & Auraiya end & testing of DTPC scheme under process Bus scheme	03/Apr/2025	08:00	03/Apr/2025	18:00		PLANNED	Approved	03-Apr-25	08:00	03-Apr-25	18:00	
556	RQ214144	OCC_229	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY(PG)-MORADABAD(UP) (PG) CKT-1	POWER GRID	D	AMP OF LINE BAY EQUIPMENTS AT BOTH ENDS	02/Apr/2025	09:00	02/Apr/2025	17:00		PLANNED	Approved					Clubbed with 599
557	RQ214022	OCC_229	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-1	POWER GRID	D	Checking of Air Cell & AMP Work at GIS Kanpur	02/Apr/2025	09:00	02/Apr/2025	18:00		PLANNED	Approved	02-Apr-25	09:00	02-Apr-25	18:00	
558	RQ214019	OCC_229	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	POWER GRID	D	Replacement of Aircel and MOLG at Kanpur GIS	01/Apr/2025	09:00	01/Apr/2025	18:00		PLANNED	Approved	01-Apr-25	09:00	01-Apr-25	18:00	
559	RQ214247	OCC_229	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1	POWER GRID	C	SAS upgradation testing and bay equipment testing	01/Apr/2025	08:00	03/Apr/2025	18:00	SHUTDOWN REQUIRED	PLANNED	Approved	01-Apr-25	08:00	03-Apr-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/PG & UP consent
560	RQ215233	OCC_229	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1	POWER GRID	D	Shutdown nature Maintenance work	01/Apr/2025	08:00	02/Apr/2025	18:00		PLANNED	Approved					Clubbed with 559
561	RQ215243	OCC_229	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH-MAHARANIBAGH (PG) CKT-1	POWER GRID	D	Line AR in non-auto required for maintenance work on 400 kv Dadri - Maharaniabagh TL	01/Apr/2025	08:00	05/Apr/2025	18:00		PLANNED	Approved	01-Apr-25	08:00	05-Apr-25	18:00	
562	RQ215260	OCC_229	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-VARANASI (PG) CKT-1	POWER GRID	C	Repair/Arresting of SF6 gas leakage from Spacer Bolt in Hyosung Old GIS in 406Bay 400kv Allahabad line at Varanasi Ss	01/Apr/2025	08:00	04/Apr/2025	18:00		PLANNED	Approved	01-Apr-25	08:00	04-Apr-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
563	RQ214847	OCC_229	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV REWA ROAD-PANKI (UP) CKT-1	UPPTCL	C	* SHUTDOWN OF 50MVAR REWA ROAD LINE FOR ERRECTION OF 63 MVAR LINE REACTOR BUSHING AND REJUMPERING (LINE SHUTDOWN REQUIRED)	27/Apr/2025	10:00	30/Apr/2025	17:00		PLANNED	Approved	27-Apr-25	10:00	30-Apr-25	17:00	May be given subject to real time grid condition / One ckt shutdown at a time from both end

564	RQ213789	OCC_229	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BANDA-ORAI (UP) CKT-2	UPPTCL	D	SHUTDOWN WILL BE TAKEN FOR MAKING LILO POINT OF LILO OF 400KV ORAI-BANDA >X CKT-2 AT 400KV SUBSTATION MAHEBA LINE ,STRINGING	25/Apr/2025	10:00	30/Apr/2025	17:00		PLANNED	Approved	25-Apr-25	10:00	30-Apr-25	17:00	
565	RQ213788	OCC_229	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BANDA-ORAI (UP) CKT-1	UPPTCL	D	* SHUTDOWN WILL BE TAKEN FOR MAKING LILO POINT OF LILO OF 400KV ORAI-BANDA >X CKT-2 AT 400KV SUBSTATION MAHEBA LINE ,STRINGING	25/Apr/2025	10:00	30/Apr/2025	17:00		PLANNED	Approved	25-Apr-25	10:00	30-Apr-25	17:00	
566	RQ213786	OCC_229	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI-PARICHA (UP) CKT-2	UPPTCL	C	SHUTDOWN FOR ROUTINE TESTING AND MAINTENANCE WORK.	24/Apr/2025	09:00	24/Apr/2025	17:00		PLANNED	Approved	24-Apr-25	09:00	24-Apr-25	17:00	
567	RQ214792	OCC_229	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA_2(UPC)-GR.NOIDA(UPC) (UP) CKT-2	UPPTCL	C	* Tree trimming work will be done in line corridor during this shutdown period.	22/Apr/2025	10:30	22/Apr/2025	17:00		PLANNED	Approved	22-Apr-25	10:30	22-Apr-25	17:00	
568	RQ213785	OCC_229	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI-PARICHA (UP) CKT-1	UPPTCL	C	SHUTDOWN FOR ROUTINE TESTING AND MAINTENANCE WORK.	22/Apr/2025	09:00	22/Apr/2025	17:00		PLANNED	Approved	23-Mar-25		23-Mar-25		May be allowed subject to Delhi consent/ Shutdown duration must be max 3 hours/ Utility may apply the shutdown in D-5 basis to NRLDC for approval on real time grid condition
569	RQ213781	OCC_229	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MURADNAGAR_2 MATHURA (UP) CKT-1	UPPTCL	D	for preventive maintenance work	22/Apr/2025	09:00	25/Apr/2025	19:00		PLANNED	Approved	22-Apr-25	09:00	25-Apr-25	19:00	
570	RQ214795	OCC_229	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-MATHURA (UP) CKT-2	UPPTCL	C	* For Tower Height Increasing Stringing Work	21/Apr/2025	10:00	27/Apr/2025	18:00		PLANNED	Approved	21-Apr-25	10:00	27-Apr-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/
571	RQ214337	OCC_229	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-SARNATH (UP) CKT-1	UPPTCL	C	* DIVERSION OF 1.005 KM. 400KV ANPARA-SARNATH (L3) SARNATH-AZAMGARH D/C LINE BETWEEN TOWER NO. 19 TO 22 DUE TO INFR	20/Apr/2025	08:00	30/Apr/2025	18:00		PLANNED	Approved	20-Apr-25	08:00	30-Apr-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/
572	RQ213787	OCC_229	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH-AZAMGARH (UP) CKT-1	UPPTCL	C	DIVERSION OF 1.005 KM. 400KV ANPARA-SARNATH (L3) SARNATH-AZAMGARH D/C LINE BETWEEN TOWER NO. 19 TO 22 DUE TO INFR	20/Apr/2025	08:00	30/Apr/2025	18:00		PLANNED	Approved	20-Apr-25	08:00	30-Apr-25	18:00	
573	RQ213835	OCC_229	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-SULTANPUR(UP) (UP) CKT-1	UPPTCL	C	* Preventive Maintenance of Bay at 400KV S/S Sultanpur	16/Apr/2025	10:00	16/Apr/2025	16:00		PLANNED	Approved	16-Apr-25	10:00	16-Apr-25	16:00	
574	RQ214806	OCC_229	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-AGRA FATEHBAD (UP) CKT-1	UPPTCL	D	* For Jumper Tightening Defective Polymer Replacement work	16/Apr/2025	10:00	18/Apr/2025	18:00		PLANNED	Approved	22-Mar-25	14:00	27-Mar-25	23:00	Subject to real time grid condition & Rajasthan consent/May be given from 14:00Hrs/Max two ckts shutdown at a time from both end
575	RQ213836	OCC_229	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_B-SULTANPUR (UP) CKT-1	UPPTCL	C	* Preventive Maintenance of Bay at 400KV S/S Sultanpur	15/Apr/2025	10:00	15/Apr/2025	16:00		PLANNED	Approved	22-Mar-25	14:00	27-Mar-25	23:00	Subject to real time grid condition & Rajasthan consent/May be given from 14:00Hrs/Max two ckts shutdown at a time from both end

576	RQ213782	OCC_229	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-MATHURA (UP) CKT-1	UPPTCL	D	For preventive maintenance of line	15/Apr/2025	09:00	17/Apr/2025	19:00		PLANNED	Approved	15-Apr-25	09:00	17-Apr-25	19:00		
577	RQ214839	OCC_229	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUNJ)-MAU(UP) (UP) CKT-1	UPPTCL	D	* Cleaning of Disc/Polymer insulator, removing the kite Kite thread, Bird nest from lines.	15/Apr/2025	08:00	18/Apr/2025	17:00		PLANNED	Approved	15-Apr-25	08:00	18-Apr-25	17:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/	
578	RQ214791	OCC_229	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA_2(UPC)-GR.NOIDA(UPC) (UP) CKT-1	UPPTCL	C	* Tree trimming work will be done in line corridor during this shutdown period.	11/Apr/2025	10:30	11/Apr/2025	17:00		PLANNED	Approved	11-Apr-25	10:30	11-Apr-25	17:00		
579	RQ213808	OCC_229	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI-PANKI TPS (UP) CKT-2	UPPTCL	C	SHUTDOWN OF 400KV PANKI -PTPS-II LINE FOR RECTIFYING CIRCUIT PROBLEM OF >X EVENT LOGGER AND BAY MAINTENANCE	11/Apr/2025	10:00	13/Apr/2025	17:00		PLANNED	Approved	11-Apr-25	10:00	13-Apr-25	17:00	May be given subject to real time grid condition / One ckt shutdown at a time from both end	
580	RQ213811	OCC_229	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO-PANKI (UP) CKT-1	UPPTCL	C	* SHUTDOWN OF 400KV PANKI UNNAO LINE FOR RECTIFY CIRCUIT PROBLEM OF EVENT LOGGER AND REMOVE DC EARTHING.	10/Apr/2025	10:00	12/Apr/2025	17:00		PLANNED	Approved	10-Apr-25	10:00	12-Apr-25	17:00	May be given subject to real time grid condition / One ckt shutdown at a time from both end	
581	RQ214810	OCC_229	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-SARNATH (UP) CKT-1	UPPTCL	C	For changing DC supply to relay and panel for commissioning of New DCDB and testing of relays	09/Apr/2025	09:00	10/Apr/2025	18:00	Shut down was applied in Feb 2025 but not availed.	PLANNED	Approved						Clubbed with 571
582	RQ214794	OCC_229	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUNJ)-SARNATH(UP) (UP) CKT-2	UPPTCL	D	* Cleaning of Disc/Polymer insulator, removing the kite Kite thread, Bird nest from lines.	09/Apr/2025	08:00	11/Apr/2025	17:00		PLANNED	Approved	09-Apr-25	08:00	11-Apr-25	17:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/	
583	RQ213780	OCC_229	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIMBHOLI_PMST L - MURADNAGAR_2 (UP) CKT-2	UPPTCL	C	shut down required of 400KV MRD-II TO 400 KV simbhawali ckt-II preventive maintance and TC testing work.	09/Apr/2025	08:00	09/Apr/2025	18:00		PLANNED	Approved	09-Apr-25	08:00	09-Apr-25	18:00		
584	RQ215007	OCC_229	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-MUZAFFARNAGAR (UP) CKT-1	UPPTCL	D	Relay facia change	08/Apr/2025	13:00	08/Apr/2025	17:00		PLANNED	Approved	08-Apr-25	13:00	08-Apr-25	17:00	May be given subject to real time grid conditions/Subject to no generation evacuation constraints at Alakananda & Vishnuprayag / 400KV Alakananda-Vishnuprayag & 400KV Vishnuprayag-Muzaffarnagar must be in service	
585	RQ215008	OCC_229	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-VISHNUPRAYAG(JP) (UP) CKT-1	UPPTCL	D	Relay facia change	08/Apr/2025	09:00	08/Apr/2025	13:00		PLANNED	Approved	08-Apr-25	09:00	08-Apr-25	13:00	May be given subject to real time grid conditions/Subject to no generation evacuation constraints at Alakananda & Vishnuprayag / 400KV Alakananda-Muzaffarnagar & 400KV Vishnuprayag-Muzaffarnagar must be in service	
586	RQ213779	OCC_229	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIMBHOLI_PMST L - MURADNAGAR_2 (UP) CKT-1	UPPTCL	C	shut down required of 400 KV MRD-II TO 400 KV simbhawali ckt-I for testing and preventive maintance	08/Apr/2025	08:00	08/Apr/2025	18:00		PLANNED	Approved	08-Apr-25	08:00	08-Apr-25	18:00		

587	RQ213809	OCC_229	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI-PANKI TPS (UP) CKT-1	UPPTCL	C	SHUTDOWN OF 400KV PANKI -PTPS-I LINE FOR PROTECTION TESTING AND BAY MAINTENANCE	07/Apr/2025	10:00	09/Apr/2025	17:00		PLANNED	Approved	07-Apr-25	10:00	09-Apr-25	17:00	May be given subject to real time grid condition / One ckt shutdown at a time from both end
588	RQ214809	OCC_229	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-OBRA_B (UP) CKT-1	UPPTCL	C	For changing DC supply to relay and panel for commissioning of New DCDB and replacement of wave trap	07/Apr/2025	09:00	08/Apr/2025	18:00	Shut down was applied in Feb 2025 but not availed.	PLANNED	Approved	07-Apr-25	09:00	08-Apr-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/
589	RQ213793	OCC_229	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-OBRA_B (UP) CKT-1	UPPTCL	D	Tightening of jumper at tension tower Cleaning of insulator	07/Apr/2025	08:00	08/Apr/2025	17:00		PLANNED	Approved					Clubbed with 588
590	RQ213791	OCC_229	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-MUZAFFARNAGAR (UP) CKT-1	UPPTCL	C	* SHUT DOWN REQUIRED FOR HIGH RAISING AT NH (NAJIBABAD BY PASS)BETWEEN LOCATION NO 504 AND 505	07/Apr/2025	08:00	11/Apr/2025	19:00		PLANNED	Approved	07-Apr-25	08:00	11-Apr-25	19:00	May be given subject to real time grid conditions/Subject to no generation evacuation constraints at Alakananda & Vishnuprayag / 400KV Alakananda-Vishnuprayag & 400KV Vishnuprayag-Muzaffarnagar must be in service
591	RQ213951	OCC_229	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-MURADNAGAR_1 (UP) CKT-1	UPPTCL	D	Jumper tightening, Polymer cleaning, Looping chopping and other Preventive Maintenance Work	06/Apr/2025	08:00	11/Apr/2025	17:00		PLANNED	Approved	19-Mar-25		19-Mar-25		May be allowed subject to Delhi consent/ Shutdown duration must be max 3 hours/ Utility may apply the shutdown in D-5 basis to NRLDC for approval on real time grid condition
592	RQ214812	OCC_229	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEJA TPS(MUN)-MASOLI(UP) (UP) CKT-1	UPPTCL	D	routine testing	04/Apr/2025	11:00	05/Apr/2025	17:00	NO SUPPLY WILL BE DISTURB DURING SHUTDOWN ALL LOAD FEEDED FROM 400KV REWA ROAD-MASAULI LINE	PLANNED	Approved	04-Apr-25	11:00	05-Apr-25	17:00	
593	RQ213784	OCC_229	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI-MAINPURI (UP) CKT-2	UPPTCL	C	SHUTDOWN FOR CHECKING MUTUAL COMPENSATION OF THE LINES.BOTH CIRCUIT WILL BE UNDER SHUTDOWN .	04/Apr/2025	09:00	04/Apr/2025	17:00		PLANNED	Approved	04-Apr-25	09:00	04-Apr-25	17:00	May be given subject to real time grid condition / Max two ckt shutdown at a time from both end
594	RQ213783	OCC_229	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI-MAINPURI (UP) CKT-1	UPPTCL	C	SHUTDOWN FOR CHECKING MUTUAL COMPENSATION OF THE LINES.BOTH CIRCUIT WILL BE UNDER SHUTDOWN .	04/Apr/2025	09:00	04/Apr/2025	17:00		PLANNED	Approved	04-Apr-25	09:00	04-Apr-25	17:00	May be given subject to real time grid condition / Max two ckt shutdown at a time from both end
595	RQ213790	OCC_229	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_C_TPS-OBRA_B (UP) CKT-1	UPPTCL	D	Tightening of jumper at tension tower Cleaning of insulator	04/Apr/2025	08:00	05/Apr/2025	17:00		PLANNED	Approved	04-Apr-25	08:00	05-Apr-25	17:00	
596	RQ213810	OCC_229	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO-PANKI (UP) CKT-1	UPPTCL	C	* SHUTDOWN OF 400KV PANKI - UNNAO LINE FOR RECTIFYING CIRCUIT PROBLEM OF EVENT LOGGER	03/Apr/2025	10:00	05/Apr/2025	17:00		PLANNED	Approved					May be duplicate entry
597	RQ213953	OCC_229	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-UNNAO (UP) CKT-1	UPPTCL	D	Preventive maintenance of 400 kV Unnao - Agra Line	03/Apr/2025	09:00	07/Apr/2025	18:00		PLANNED	Approved	03-Apr-25	09:00	07-Apr-25	18:00	

598	RQ213794	OCC_229	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUZAFFARNAGA R-ATAUR (UP) CKT-1	UPPTCL	D	* planned shut down is being applied for jumper tightening ,bird nest removing,lopping and chopping of trees branches,conduc	02/Apr/2025	09:00	03/Apr/2025	17:00		PLANNED	Approved	02-Apr-25	09:00	03-Apr-25	17:00	
599	RQ214846	OCC_229	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV REWA ROAD-PANKI (UP) CKT-1	UPPTCL	C	* SHUTDOWN OF 50MVAR REWA ROAD LINE FOR REPLACEMENT OF 50MVAR LINE REACTOR TO 63 MVAR LINE REACTOR FOR OPENING OF JUMPER AND	01/Apr/2025	10:00	04/Apr/2025	17:00		PLANNED	Approved	01-Apr-25	10:00	04-Apr-25	17:00	May be given subject to real time grid condition / One ckt shutdown at a time from both end
600	RQ213833	OCC_229	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-1	UPPTCL	C	* 400 KV C.B. Overhauling,Replacement of 400KV CVT R,Y B Phase >X and other Preventive Maintenance works. No supply af	01/Apr/2025	10:00	06/Apr/2025	17:00		PLANNED	Approved	01-Apr-25	10:00	06-Apr-25	17:00	May be given subject to real time grid condition / One ckt shutdown at a time from both end
601	RQ213792	OCC_229	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUZAFFARNAGA R(UP)-VISHNUPRAYAG(JP) (UP) CKT-1	UPPTCL	C	* SHUT DOWN REQUIRED FOR HIGHT RAISING AT NH (NAJIBABAD BY PASS)BETWEEN LOCATION NO 504 505	01/Apr/2025	08:00	05/Apr/2025	19:00		PLANNED	Approved	01-Apr-25	08:00	05-Apr-25	19:00	May be given subject to real time grid conditions/Subject to no generation evacuation constraints at Alakananda & Vishnuprayag / 400KV Alakananda-Vishnuprayag & 400KV Alakananda-Muzaffarnagar must be in service
602	RQ214327	OCC_229	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-NUHIAWALI(HV) (HV) CKT-1	HVPNL	D	Gen Mtc. and Setting of Bus Pantagraph Isolators	25/Apr/2025	09:00	25/Apr/2025	18:00	Shutdown of Bus-2 is also required along with the ckt	PLANNED	Approved	25-Apr-25	09:00	25-Apr-25	18:00	
603	RQ214324	OCC_229	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-FATEHABAD(PG) (HV) CKT-1	HVPNL	D	Gen Mtc. and Setting of Bus Pantagraph Isolators	24/Apr/2025	09:00	24/Apr/2025	18:00	Shutdown of Bus-2 is also required along with the ckt	PLANNED	Approved	24-Apr-25	09:00	24-Apr-25	18:00	
604	RQ214346	OCC_229	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-2	HVPNL	D	For replacement the worn-out condutor of jharli Ckt-2 from section ie; Gantry to Terminal Tower near Daultabad end along with of PLCC Panels at Jharli End.	24/Apr/2025	09:00	25/Apr/2025	17:00		PLANNED	Approved	24-Apr-25	09:00	25-Apr-25	17:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/Jhajar consent
605	RQ214326	OCC_229	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-KIRORI(HV) (HV) CKT-2	HVPNL	D	Gen Mtc. and Setting of Bus Pantagraph Isolators	23/Apr/2025	09:00	23/Apr/2025	18:00	Shutdown of Bus-2 is also required along with the ckt	PLANNED	Approved	23-Apr-25	09:00	23-Apr-25	18:00	
606	RQ214345	OCC_229	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-1	HVPNL	D	For replacement the worn-out condutor of jharli Ckt-1 from section ie; Gantry to Terminal Tower near Daultabad end along with of PLCC Panels at Jharli End.	22/Apr/2025	09:00	23/Apr/2025	17:00		PLANNED	Approved	22-Apr-25	09:00	23-Apr-25	17:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/Jhajar consent
607	RQ214325	OCC_229	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-KIRORI(HV) (HV) CKT-1	HVPNL	D	Gen Mtc. and Setting of Bus Pantagraph Isolators	22/Apr/2025	09:00	22/Apr/2025	18:00	Shutdown of Bus-2 is also required along with the ckt	PLANNED	Approved	22-Apr-25	09:00	22-Apr-25	18:00	
608	RQ214344	OCC_229	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-2	HVPNL	D	For Thermovision scannig of line.	17/Apr/2025	09:00	17/Apr/2025	17:00		PLANNED	Approved					Clubbed with 604

609	RQ215304	OCC_229	jhajjar_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-2	HVPNL	D	OH of Bay 17 CB IPS opening	17/Apr/2025	08:00	17/Apr/2025	18:00	Daultabad Line-1 will be in service	PLANNED	Rejected					Line Shutdown not required. May be availed through Bay S/D.
610	RQ214333	OCC_229	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JIND(PG)-KIRORI(HV) (HVPNL) CKT-2	HVPNL	D	For maintenance of 400kV Breaker	16/Apr/2025	10:00	16/Apr/2025	17:00		PLANNED	Approved	16-Apr-25	10:00	16-Apr-25	17:00	
611	RQ214343	OCC_229	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-1	HVPNL	D	For Thermovision scannig of line.	16/Apr/2025	09:00	16/Apr/2025	17:00		PLANNED	Approved					Clubbed with 606
612	RQ214916	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-1	HVPNL	D	stringing of 765 kV D/C Khetri Narela transmission line	16/Apr/2025	08:00	18/Apr/2025	18:00		PLANNED	Approved					May be allowed subject to real time grid condition & Jhajjar consent /Subject to no generation evacuation constraint/ Shutdown may be clubbed with unit outage at Jhajjar
613	RQ214917	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-2	HVPNL	D	stringing of 765 kV D/C Khetri Narela transmission line	16/Apr/2025	08:00	18/Apr/2025	18:00		PLANNED	Approved					May be allowed subject to real time grid condition & Jhajjar consent /Subject to no generation evacuation constraint/ Shutdown may be clubbed with unit outage at Jhajjar
614	RQ214332	OCC_229	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JIND(PG)-KIRORI(HV) (HVPNL) CKT-1	HVPNL	D	For maintenance of 400kV Breaker	15/Apr/2025	10:00	15/Apr/2025	17:00		PLANNED	Approved	15-Apr-25	10:00	15-Apr-25	17:00	
615	RQ214341	OCC_229	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-DAULATABAD(HV) (HV) CKT-2	HVPNL	D	For Thermovision scannig of line.	08/Apr/2025	09:00	08/Apr/2025	17:00		PLANNED	Approved	08-Apr-25	09:00	08-Apr-25	17:00	
616	RQ214347	OCC_229	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NUHIAWALI(HV)-FATEHABAD(PG) (HV) CKT-1	HVPNL	D	Maintenance of bay equipment such as tightening of nuts & bolts and making autoreclosure function healthy by m&p team and firm engineer.	07/Apr/2025	09:00	07/Apr/2025	17:00		PLANNED	Approved	07-Apr-25	09:00	07-Apr-25	17:00	
617	RQ214342	OCC_229	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-DAULATABAD(HV) (HV) CKT-1	HVPNL	D	For Thermovision scannig of line.	07/Apr/2025	09:00	07/Apr/2025	17:00		PLANNED	Approved	07-Apr-25	09:00	07-Apr-25	17:00	
618	RQ214320	OCC_229	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-NUHIAWALI(HV) (HV) CKT-1	HVPNL	D	Relay setting and setting of Bus Pantagraph Isolators	04/Apr/2025	09:00	04/Apr/2025	18:00	Shutdown of Bus-1 is also required with line shutdown	PLANNED	Approved	04-Apr-25	09:00	04-Apr-25	18:00	
619	RQ214317	OCC_229	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-FATEHABAD(PG) (HV) CKT-1	HVPNL	D	Relay setting and setting of Bus Pantagraph Isolators	03/Apr/2025	09:00	03/Apr/2025	18:00	Shutdown of Bus-1 is also required with line shutdown	PLANNED	Approved	03-Apr-25	09:00	03-Apr-25	18:00	
620	RQ214340	OCC_229	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-DAULATABAD(HV) (HV) CKT-1	HVPNL	D	For Providing suspection Polymer String on Tower No - 54,55 &56 on daily basis & Half Yearly Mtc. Of line	02/Apr/2025	09:00	03/Apr/2025	17:00		PLANNED	Approved	02-Apr-25	09:00	03-Apr-25	17:00	
621	RQ214319	OCC_229	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-KIRORI(HV) (HV) CKT-2	HVPNL	D	Relay setting and setting of Bus Pantagraph Isolators	02/Apr/2025	09:00	02/Apr/2025	18:00	Shutdown of Bus-1 is also required with line shutdown	PLANNED	Approved	02-Apr-25	09:00	02-Apr-25	18:00	
622	RQ214339	OCC_229	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	For Providing suspection Polymer String on Tower No - 187	01/Apr/2025	09:00	01/Apr/2025	17:00		PLANNED	Approved	01-Apr-25	09:00	01-Apr-25	17:00	
623	RQ214318	OCC_229	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-KIRORI(HV) (HV) CKT-1	HVPNL	D	Relay setting and setting of Bus Pantagraph Isolators	01/Apr/2025	09:00	01/Apr/2025	18:00	Shutdown of Bus-1 is also required with line shutdown	PLANNED	Approved	01-Apr-25	09:00	01-Apr-25	18:00	

624	RQ215306	OCC_229	jhajar_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-2	HVPNL	D	OH of Bay 17 CB IPS closing	01/Apr/2025	08:00	26/Apr/2025	18:00	Daultabad Line-1 will be in service	PLANNED	Rejected						Line Shutdown not required. May be availed through Bay S/D.
625	RQ214330	OCC_229	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-BASTI(UP) (PG) CKT-2	POWER GRID,UP PTCL	D	Planned outage for PLC of 400 kv D/C (Quad moose) Tanda-Gonda T/L (Lilo of one circuit of 400 kv D/C (Quad moose) Tanda-Basti T/L at Gonda)	25/Apr/2025	08:00	26/Apr/2025	18:00		PLANNED	Approved	25-Apr-25	08:00	26-Apr-25	18:00		
626	RQ213832	OCC_229	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO(UP)-JEHTA_HARDOI ROAD (UP) (PG) CKT-2	POWER GRID,UP PTCL	D	* The shutdown is required for maintenance of Bus isolator of 400kv Unnao-Jehta Ckt2 line at 400kV SS Unnao, supply will be	11/Apr/2025	09:00	12/Apr/2025	17:00		PLANNED	Approved	11-Apr-25	09:00	12-Apr-25	17:00		
627	RQ214145	OCC_229	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-BASTI(UP) (PG) CKT-2	POWER GRID,UP PTCL	D	AMP of Line Bay equipments & maintenance of Line at Gorakhpur.	04/Apr/2025	09:30	04/Apr/2025	18:00		PLANNED	Approved	04-Apr-25	09:30	04-Apr-25	18:00		
628	RQ215242	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA(UPC)-NAWADA(HV) (PG) CKT-1	POWER GRID,UP PTCL	D	Line AR in non-auto required for maintenance work on 400 KV Dadri - Ballabhgarh Line.	01/Apr/2025	08:00	05/Apr/2025	18:00		PLANNED	Approved	01-Apr-25	08:00	05-Apr-25	18:00		
629	RQ215241	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-GR.NOIDA(UPC) (PG) CKT-1	POWER GRID,UP PTCL	D	Line AR in non-auto required for maintenance work on 400 KV Dadri - Maharaniabagh Line	01/Apr/2025	08:00	05/Apr/2025	18:00		PLANNED	Approved	01-Apr-25	08:00	05-Apr-25	18:00		
630	RQ214910	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-2	GPTL	D	stringing of 765 kv D/C Khetri Narela transmission line	24/Apr/2025	08:00	26/Apr/2025	18:00		PLANNED	Approved	24-Apr-25	08:00	26-Apr-25	18:00		
631	RQ214909	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-1	GPTL	D	stringing of 765 kv D/C Khetri Narela transmission line	24/Apr/2025	08:00	26/Apr/2025	18:00		PLANNED	Approved	24-Apr-25	08:00	26-Apr-25	18:00		
632	RQ215193	OCC_229	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANCHKULA(PG)-PANIPAT(BB) (PG) CKT-1	POWER GRID,BB MB	D	Annual Mtc	23/Apr/2025	08:00	23/Apr/2025	18:00		PLANNED	Approved	23-Apr-25	08:00	23-Apr-25	18:00		
633	RQ214060	OCC_229	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)-RAJPURA(PS) (PG) CKT-1	POWER GRID,BB MB	D	Protection testing of bay equipments	21/Apr/2025	08:00	21/Apr/2025	18:00	Shutdown required of line, line bay, Tie bay & future bay (Bay-424,423 & 422)	PLANNED	Rejected						Consent denied by Powergrid
634	RQ214055	OCC_229	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWAN(BB)-RAJPURA(PS) (PG) CKT-1	POWER GRID,BB MB	D	Protection testing of bay equipments	17/Apr/2025	08:00	17/Apr/2025	18:00	Shutdown required of line, line bay, Tie bay & future bay (Bay-421,420 & 419)	PLANNED	Rejected						Consent denied by Powergrid
635	RQ213847	OCC_229	apl_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2	POWER GRID,FB TL	D	SD Defects Rectification & Hardware Correction & Tightening Work	23/Apr/2025	08:00	24/Apr/2025	18:00	SD Defects Rectification & Hardware Correction & Tightening Work	PLANNED	Approved						Club with 298

636	RQ213846	OCC_229	apl_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1	POWER GRID,FB TL	D	SD Defects Rectification & Hardware Correction & Tightening Work	21/Apr/2025	08:00	22/Apr/2025	18:00	SD Defects Rectification & Hardware Correction & Tightening Work	PLANNED	Approved						Club with 322
637	RQ215073	OCC_229	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH(PG) (DTL) CKT-2	DTL	D	Tan Delta testing of CVT and Tightning of Dropper and Jumper and Line Isolator clamp and Preventive Maintenance.	22/Apr/2025	09:00	22/Apr/2025	17:00	During the Shutdown Load will be meet throught Bawana-Maharani Bagh Ckt-I	PLANNED	Approved						Clubbed with 340
638	RQ215075	OCC_229	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA-MUNDKA (DV) CKT-2	DTL	D	Tan Delta testing of CVT and Tightning of Dropper and Jumper and Line Isolator clamp and Preventive Maintenance.	17/Apr/2025	09:00	17/Apr/2025	17:00	During the Shutdown Load will be meet throught 400kV Mundka Ckt-I	PLANNED	Approved	17-Apr-25	15:00	17-Apr-25	23:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/ from 15:00Hrs	
639	RQ215074	OCC_229	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA-MUNDKA (DV) CKT-1	DTL	D	Tan Delta testing of CVT and Tightning of Dropper and Jumper and Line Isolator clamp and Preventive Maintenance.	16/Apr/2025	09:00	16/Apr/2025	17:00	During the Shutdown Load will be meet throught 400kV Mundka Ckt-II	PLANNED	Approved	16-Apr-25	15:00	16-Apr-25	23:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/ from 15:00Hrs	
640	RQ215225	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH(PG) (DTL) CKT-2	DTL	C	Removal of LILO of Mandola-Bawana, Connection of Narela (PNTL) - Maharani Bagh Circuits under Tr. System Part-G1, Ph-II (Approved in 5th NRST) & connection of 400kV D/C Mandola-Bawana Line.	01/Apr/2025	08:00	04/Apr/2025	18:00	S/D to be availed from 28-03-25 to 31-03-25.	PLANNED	Rejected						Utility may apply the shutdown in D-5 basis for approval after comissioning of 765KV Narela S/S
641	RQ215072	OCC_229	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH(PG) (DTL) CKT-1	POWER GRID,DT L	D	Tan Delta testing of CVT and Tightning of Dropper and Jumper and Line Isolator clamp and Preventive Maintenance	21/Apr/2025	09:00	21/Apr/2025	17:00	During the Shutdown Load will be meet throught Bawana-Maharani Bagh Ckt-II	PLANNED	Approved						Clubbed with 341
642	RQ215226	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH(PG) (DTL) CKT-1	POWER GRID,DT L	C	Removal of LILO of Mandola-Bawana, Connection of Narela (PNTL) - Maharani Bagh Circuits under Tr. System Part-G1, Ph-II (Approved in 5th NRST) & connection of 400kV D/C Mandola-Bawana Line.	01/Apr/2025	08:00	04/Apr/2025	18:00	S/D to be availed from 28-03-25 to 31-03-25.	PLANNED	Rejected						Utility may apply the shutdown in D-5 basis for approval after comissioning of 765KV Narela S/S

643	RQ215224	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH(PG) (DTL) CKT-1	POWER GRID,DTL	C	Removal of LILO of Mandola-Bawana, Connection of Narela (PNTL) - Maharaniabagh Circuits under Tr. System Part-G1, Ph-II (Approved in 5th NRSCT) & connection of 400kV D/C Mandola-Bawana Line.	01/Apr/2025	08:00	04/Apr/2025	18:00	S/D to be availed from 28-03-25 to 31-03-25.	PLANNED	Rejected					Utility may apply the shutdown in D-5 basis for approval after comissioning of 765KV Narela S/S
644	RQ215227	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH(PG) (DTL) CKT-2	POWER GRID,DTL	C	Removal of LILO of Mandola-Bawana, Connection of Narela (PNTL) - Maharaniabagh Circuits under Tr. System Part-G1, Ph-II (Approved in 5th NRSCT) & connection of 400kV D/C Mandola-Bawana Line.	01/Apr/2025	08:00	04/Apr/2025	18:00	S/D to be availed from 28-03-25 to 31-03-25.	PLANNED	Rejected					Utility may apply the shutdown in D-5 basis for approval after comissioning of 765KV Narela S/S
645	RQ214936	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-2	APCPL	D	stringing of 765 kv D/C Khetri Narela transmission line	18/Apr/2025	08:00	20/Apr/2025	18:00		PLANNED	Approved					May be allowed subject to real time grid condition & Jhajar consent /Subject to no generation evacuation constraint/ Approved in OCC-228 with condition "Outage must availed during planned outage of Unit 1 , before 15.03.2025". Shutdown may be clubbed with unit outage at Jhajar
646	RQ214935	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-1	APCPL	D	stringing of 765 kv D/C Khetri Narela transmission line	18/Apr/2025	08:00	20/Apr/2025	18:00		PLANNED	Approved					May be allowed subject to real time grid condition & Jhajar consent /Subject to no generation evacuation constraint/ Approved in OCC-228 with condition "Outage must availed during planned outage of Unit 1 , before 15.03.2025". Shutdown may be clubbed with unit outage at Jhajar
647	RQ213834	OCC_229	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SULTANPUR(UP)-MOHANLALGANJ (PGYTL) (PGYTL) CKT-1	UPPTCL, PGYTL	C	Preventive Maintenance of Bay at 400KV S/S Sultanpur	17/Apr/2025	10:00	17/Apr/2025	16:00		PLANNED	Approved	17-Apr-25	10:00	17-Apr-25	16:00	
648	RQ214016	OCC_229	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-UNCHAHAR(NTB) (PUTL) CKT-2	PUTL	C	DIVERSION WORK OF 400KV UNCHAHAR-FATEHPUR CIRCUIT-2 FOR NHAI ROAD CROSSING	14/Apr/2025	08:00	24/Apr/2025	18:00		PLANNED	Rejected					Shutdown may plan with the OH work of Unchahar-IV 500MW unit/ There will be no evacuating path except 500MVA ICT to 220KV Unchahar/Subject to Unchahar & UP consent /. NTPC denied consent
649	RQ214012	OCC_229	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-UNCHAHAR(NTB) (PUTL) CKT-1	PUTL	C	DIVERSION WORK OF 400KV UNCHAHAR-FATEHPUR CIRCUIT-1 FOR NHAI ROAD CROSSING	14/Apr/2025	08:00	24/Apr/2025	18:00		PLANNED	Rejected					Shutdown may plan with the OH work of Unchahar-IV 500MW unit/ There will be no evacuating path except 500MVA ICT to 220KV Unchahar/Subject to Unchahar & UP consent /. NTPC denied consent.
650	RQ214912	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABAI(RS)-BHIWAN(PG) (NRSS36) CKT-2	NRSS36	D	stringing of 765 kv D/C Khetri Narela transmission line	13/Apr/2025	08:00	18/Apr/2025	18:00		PLANNED	Approved	13-Apr-25	08:00	18-Apr-25	18:00	
651	RQ214911	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABAI(RS)-BHIWAN(PG) (NRSS36) CKT-1	NRSS36	D	stringing of 765 kv D/C Khetri Narela transmission line	13/Apr/2025	08:00	18/Apr/2025	18:00		PLANNED	Approved	13-Apr-25	08:00	18-Apr-25	18:00	

652	RQ214875	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_III(P G)-JAISALMER(RS) (PRTL) CKT-2	PRTL	D	For Bay extension works, To avoid induction during movement of machinery, T&P.	10/Apr/2025	17:00	10/Apr/2025	23:00		PLANNED	Approved	10-Apr-25	17:00	10-Apr-25	23:00	May be given from 17:00Hrs/one ckt shutdown at a time from both end
653	RQ214876	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_III(P G)-JAISALMER(RS) (PRTL) CKT-1	PRTL	D	For Bay extension works, To avoid induction during movement of machinery, T&P.	09/Apr/2025	17:00	09/Apr/2025	23:00		PLANNED	Approved	09-Apr-25	17:00	09-Apr-25	23:00	May be given from 17:00Hrs/one ckt shutdown at a time from both end
654	RQ214873	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_III(P G)- FATEHGARH_III(P G) (PRTL) CKT-2	PRTL	D	For Bay extension works, To avoid induction during movement of machinery, T&P.	07/Apr/2025	17:00	07/Apr/2025	23:00		PLANNED	Approved	07-Apr-25	17:00	07-Apr-25	23:00	May be given from 17:00Hrs/one ckt shutdown at a time from both end
655	RQ214872	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_III(P G)- FATEHGARH_III(P G) (PRTL) CKT-1	PRTL	D	For Bay extension works, To avoid induction during movement of machinery, T&P.	06/Apr/2025	17:00	06/Apr/2025	23:00		PLANNED	Approved	06-Apr-25	17:00	06-Apr-25	23:00	May be given from 17:00Hrs/one ckt shutdown at a time from both end
656	RQ213837	OCC_229	apl_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHINDERGARH(APL)- DHANODA(HV) (ATIL) CKT-2	ATIL	D	Annual Maintenance	09/Apr/2025	09:30	09/Apr/2025	18:30	Annual Maintenance	PLANNED	Approved	09-Apr-25	09:30	09-Apr-25	18:30	
657	RQ215010	OCC_229	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)- SRINAGAR(UK) (UK) CKT-2	PTCUL	D	Relay facia change	07/Apr/2025	13:00	07/Apr/2025	17:00		PLANNED	Approved	07-Apr-25	13:00	07-Apr-25	17:00	May be given subject to UK consent/Subject to no generation evacuation constraints
658	RQ215009	OCC_229	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)- SRINAGAR(UK) (UK) CKT-1	PTCUL	D	Relay facia change	07/Apr/2025	09:00	07/Apr/2025	13:00		PLANNED	Approved	07-Apr-25	09:00	07-Apr-25	13:00	May be given subject to UK consent/Subject to no generation evacuation constraints
659	RQ215099	OCC_229	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALWAR(ATIL)- HINDAUN(RS) (ATIL) CKT-1	ATSL	D	SD Defects Rectification & Hardware Correction & Tightening Work	04/Apr/2025	08:00	05/Apr/2025	18:00		PLANNED	Approved	04-Apr-25	15:00	05-Apr-25	23:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/May be allowed from 15:00Hrs
660	RQ214635	OCC_229	sekura_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(P G)- MALERKOTLA(PG) (SEKURA) CKT-1	SEKURA	D	AR-MODE-OFF required for Live Line Earth Wire Replacement with OPGW for CKT-1 under Implementation of ISTS Communication Scheme approved by NCT in its 19th meeting held on 29-Apr-2024	01/Apr/2025	08:00	30/Apr/2025	18:30	AR-MODE-OFF required for Live Line Earth Wire Replacement with OPGW for CKT-1 under Implementation of ISTS Communication Scheme approved by NCT in its 19th meeting held on 29-Apr-2024	PLANNED	Approved	01-Apr-25	08:00	30-Apr-25	18:30	

661	RQ214636	OCC_229	sekura_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-MALERKOTLA(PG)(SEKURA) CKT-2	SEKURA	D	AR-MODE-OFF required for Live Line Earth Wire Replacement with OPGW for CKT-1 under Implementation of ISTS Communication Scheme approved by NCT in its 19th meeting held on 29-Apr-2024	01/Apr/2025	08:00	30/Apr/2025	18:30	AR-MODE-OFF required for Live Line Earth Wire Replacement with OPGW for CKT-1 under Implementation of ISTS Communication Scheme approved by NCT in its 19th meeting held on 29-Apr-2024	PLANNED	Approved	01-Apr-25	08:00	30-Apr-25	18:30	
662	RQ215221	OCC_229	ntpcos_sd	BUS	400KV BUS 2 AT AURAIYA(NT)	NTPC	C	Bus Bar Relay testing & commissioning	03/May/2025	08:00	03/May/2025	18:00	Bus 2 tripping checking	PLANNED	Approved					Clubbed with 813
663	RQ215220	OCC_229	ntpcos_sd	BUS	400KV BUS 1 AT AURAIYA(NT)	NTPC	C	Bus Bar Relay testing & commissioning	02/May/2025	08:00	02/May/2025	18:00	Bus 1 tripping checking	PLANNED	Approved	02-May-25	08:00	02-May-25	18:00	
664	RQ213748	OCC_229	ntpcos_sd	BUS	400KV BUS 1 AT RIHAND(NT)	NTPC	D	Isolator 489 replacement work 400KV stage-1 Rihand	26/Apr/2025	08:00	26/Apr/2025	18:00	PO is expiring soon. shutdown is required for completion of work	PLANNED	Approved	26-Apr-25	08:00	26-Apr-25	18:00	All other elements must be connected with Other Bus
665	RQ213747	OCC_229	ntpcos_sd	BUS	400KV BUS 1 AT RIHAND(NT)	NTPC	D	Isolator 489 replacement work 400KV stage-1 Rihand	21/Apr/2025	08:00	21/Apr/2025	18:00	PO is expiring soon. shutdown is required for completion of work	PLANNED	Approved	21-Apr-25	08:00	21-Apr-25	18:00	All other elements must be connected with Other Bus
666	RQ213746	OCC_229	ntpcos_sd	BUS	400KV BUS 2 AT RIHAND(NT)	NTPC	D	Isolator 689 replacement work 400KV stage-1 Rihand	19/Apr/2025	08:00	19/Apr/2025	18:00	PO is expiring soon. shutdown is required for completion of work	PLANNED	Approved	19-Apr-25	08:00	19-Apr-25	18:00	All other elements must be connected with Other Bus
667	RQ213745	OCC_229	ntpcos_sd	BUS	400KV BUS 2 AT RIHAND(NT)	NTPC	D	Isolator 689 replacement work 400KV stage-1 Rihand	12/Apr/2025	08:00	12/Apr/2025	18:00	PO is expiring soon. shutdown is required for completion of work	PLANNED	Approved	12-Apr-25	08:00	12-Apr-25	18:00	All other elements must be connected with Other Bus
668	RQ213744	OCC_229	ntpcos_sd	BUS	400KV BUS 2 AT RIHAND(NT)	NTPC	D	Isolator 389 replacement work 400KV stage-1 Rihand	05/Apr/2025	08:00	05/Apr/2025	18:00	PO is expiring soon. shutdown is required for completion of work	PLANNED	Approved	05-Apr-25	08:00	05-Apr-25	18:00	All other elements must be connected with Other Bus
669	RQ214987	OCC_229	sldcrs_sd	BUS	400KV BUS 2 AT PHAGI(RS)	RRVPNL	D	For the tightening of clamps & connectors of inter-connection of 6" IPS Al. tube and interconnection from main Bus to isolator for 400kv Bays.	30/Apr/2025	08:00	30/Apr/2025	18:00		PLANNED	Approved	30-Apr-25	08:00	30-Apr-25	18:00	
670	RQ214985	OCC_229	sldcrs_sd	BUS	400KV BUS 2 AT JODHPUR(RS)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	04/Apr/2025	08:00	04/Apr/2025	18:00		PLANNED	Approved	04-Apr-25	16:00	04-Apr-25	23:00	May be given from 16:00 Hrs/All other elements must be connected with Other Bus

671	RQ214986	OCC_229	sldcrs_sd	BUS	400KV BUS 1 AT PHAGI(RS)	RRVPNL	D	For the tightening of clamps & connectors of inter-connection of 6" IPS Al. tube and interconnection from main Bus to isolator for 400kV Bays.	03/Apr/2025	08:00	03/Apr/2025	18:00		PLANNED	Approved	03-Apr-25	08:00	03-Apr-25	18:00	
672	RQ215052	OCC_229	sldcrs_sd	BUS	400KV BUS 1 AT KALISINDH(RS)	RRVPNL	D	Annual maintenance of 400KV BUS-1	01/Apr/2025	14:00	01/Apr/2025	18:00		PLANNED	Approved	01-Apr-25	14:00	01-Apr-25	18:00	
673	RQ213930	OCC_229	sldcps_sd	BUS	400KV BUS 1 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning.	30/Apr/2025	08:00	30/Apr/2025	18:00		PLANNED	Approved	30-Apr-25	08:00	30-Apr-25	18:00	
674	RQ213929	OCC_229	sldcps_sd	BUS	400KV BUS 1 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-1	25/Apr/2025	08:00	25/Apr/2025	18:00		PLANNED	Approved	25-Apr-25	08:00	25-Apr-25	18:00	
675	RQ213928	OCC_229	sldcps_sd	BUS	400KV BUS 2 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-2	22/Apr/2025	08:00	22/Apr/2025	18:00		PLANNED	Approved	22-Apr-25	08:00	22-Apr-25	18:00	
676	RQ213978	OCC_229	stuup_sd	BUS	400KV BUS 1 AT PANKI(UP)	UPPTCL	C	SHUTDOWN OF 400KV MAIN BUS-I FOR STRINGING OF 220KV JACKN BUS TWIN MOOSE CONDUCTOR OF 315 MVA ICT-II	29/Apr/2025	10:00	30/Apr/2025	17:00		PLANNED	Approved	29-Apr-25	10:00	30-Apr-25	17:00	May be given subject to all other elements must be connected with other Bus
677	RQ213979	OCC_229	stuup_sd	BUS	400KV BUS 1 AT PANKI(UP)	UPPTCL	C	* SHUTDOWN OF 400KV MAIN BUS-I FOR STRINGING OF 220KV JACK BUS TWIN MOOSE CONDUCTOR OF 500MVA ICT-I	22/Apr/2025	10:00	23/Apr/2025	17:00		PLANNED	Approved	22-Apr-25	10:00	23-Apr-25	17:00	May be given subject to all other elements must be connected with other Bus
678	RQ214827	OCC_229	stuup_sd	BUS	400KV BUS 3 AT ANPARA(UP)	UPPTCL	C	For changing DC supply to relay and panel for commissioning of New DCDB	16/Apr/2025	09:00	16/Apr/2025	18:00		PLANNED	Approved	16-Apr-25	09:00	16-Apr-25	18:00	All other elements must be connected with Other Bus
679	RQ215192	OCC_229	stuup_sd	BUS	400 KV GONDA(UP) - BUS 1	UPPTCL	D	Routine testing and maintenance work	14/Apr/2025	09:00	15/Apr/2025	18:00		PLANNED	Approved	14-Apr-25	09:00	15-Apr-25	18:00	
680	RQ214834	OCC_229	stuup_sd	BUS	400KV BUS 1 AT UNNAO(UP)	UPPTCL	D	The shutdown is required for maintenance of Bus isolator of 400kV Unnao-Jehta Ckt2 line at 400kV SS Unnao, supply will be	11/Apr/2025	09:00	12/Apr/2025	17:00		PLANNED	Approved					Clubbed with 814
681	RQ213990	OCC_229	stuup_sd	BUS	400KV BUS 2 AT SULTANPUR(UP)	UPPTCL	C	For Preventive Maintenance of Bus-B	09/Apr/2025	10:00	09/Apr/2025	16:00		PLANNED	Approved	09-Apr-25	10:00	09-Apr-25	16:00	
682	RQ213996	OCC_229	stuup_sd	BUS	400 KV RAMPUR_PRSTL (UP) - BUS 2	UPPTCL	C	SFG GD BODY REPLACEMENT	07/Apr/2025	09:00	14/Apr/2025	17:30		PLANNED	Approved	07-Apr-25	09:00	14-Apr-25	17:30	May be given subject to all other elements must be connected with other Bus
683	RQ213988	OCC_229	stuup_sd	BUS	400KV BUS 2 AT BAREILLY(UP)	UPPTCL	C	* For Replacement of CVT and other preventive maintenance work No supply affected, maintained through Bus-I.	05/Apr/2025	00:00	06/Apr/2025	17:00		PLANNED	Approved	05-Apr-25	00:00	06-Apr-25	17:00	May be given subject to all other elements must be connected with other Bus

684	RQ213987	OCC_229	stuup_sd	BUS	400KV BUS 1 AT BAREILLY(UP)	UPPTCL	C	* For Replacement of CVT and other preventive maintenance work No supply affected, maintained through Bus-II.	02/Apr/2025	10:00	03/Apr/2025	17:00		PLANNED	Approved	02-Apr-25	10:00	03-Apr-25	17:00	May be given subject to all other elements must be connected with other Bus
685	RQ215295	OCC_229	cpcc3_sd	BUS	400KV AGRA(PG) BUS 2	POWER GRID	D	AMP Work of 400 KV Bus-2B	29/Apr/2025	08:00	29/Apr/2025	18:00		PLANNED	Approved	29-Apr-25	08:00	29-Apr-25	18:00	
686	RQ214350	OCC_229	cpcc3_sd	BUS	400KV BUS 2 AT GORAKHPUR(PG)	POWER GRID	D	Bus -II Connection under GIS bay extension work for 400KV D/C New Butwal Gorakhpur Tx Line at Gorakhpur	25/Apr/2025	08:00	25/Apr/2025	20:00		PLANNED	Approved					Clubbed with 591
687	RQ214349	OCC_229	cpcc3_sd	BUS	400KV BUS 1 AT GORAKHPUR(PG)	POWER GRID	D	Bus -I Connection under GIS bay extension work for 400KV D/C New Butwal Gorakhpur Tx Line at Gorakhpur	23/Apr/2025	08:00	23/Apr/2025	20:00		PLANNED	Approved	23-Apr-25	08:00	23-Apr-25	20:00	
688	RQ215293	OCC_229	cpcc3_sd	BUS	400KV AGRA(PG) BUS 1	POWER GRID	D	AMP Work of 400 KV BUS-1B	22/Apr/2025	08:00	22/Apr/2025	18:00		PLANNED	Approved	22-Apr-25	08:00	22-Apr-25	18:00	
689	RQ214784	OCC_229	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 4	POWER GRID	D	for AMP work	21/Apr/2025	17:00	22/Apr/2025	23:00		PLANNED	Approved	21-Apr-25	17:00	22-Apr-25	23:00	May be given from 17:00 Hrs/All other elements must be connected with Other Bus
690	RQ214783	OCC_229	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 3	POWER GRID	D	for AMP work	19/Apr/2025	17:00	20/Apr/2025	23:00		PLANNED	Approved	19-Apr-25	17:00	20-Apr-25	23:00	May be given from 17:00 Hrs/All other elements must be connected with Other Bus
691	RQ214782	OCC_229	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 2	POWER GRID	D	for AMP work	17/Apr/2025	17:00	18/Apr/2025	23:00		PLANNED	Approved	17-Apr-25	17:00	18-Apr-25	23:00	May be given from 17:00 Hrs/All other elements must be connected with Other Bus
692	RQ214642	OCC_229	cpcc3_sd	BUS	400KV BUS 2 AT ALLAHABAD(PG)	POWER GRID	C	For Busbar Relay retrofitment works at Prayagraj SS.	16/Apr/2025	09:00	22/Apr/2025	18:00		PLANNED	Approved	16-Apr-25	09:00	22-Apr-25	18:00	May be given subject to all other elements must be connected with other Bus
693	RQ215294	OCC_229	cpcc3_sd	BUS	400KV AGRA(PG) BUS 2	POWER GRID	D	AMP Work of 400 KV BUS-2A	16/Apr/2025	08:00	16/Apr/2025	18:00		PLANNED	Approved	16-Apr-25	08:00	16-Apr-25	18:00	
694	RQ214767	OCC_229	cpcc1_sd	BUS	400KV BUS 2 AT SAHARANPUR(PG)	POWER GRID	D	for AMP work	16/Apr/2025	08:00	16/Apr/2025	18:00		PLANNED	Approved	01-Mar-25	16:30	20-Mar-25	23:00	ATC/TTC to be curtailed by 2100MW in NR Export, to be availed from 16:30hrs, Subjected to WRPC Approval.
695	RQ214781	OCC_229	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 1	POWER GRID	D	for AMP work	15/Apr/2025	17:00	16/Apr/2025	23:00		PLANNED	Approved	15-Apr-25	17:00	16-Apr-25	23:00	May be given from 17:00 Hrs/All other elements must be connected with Other Bus
696	RQ214351	OCC_229	cpcc3_sd	BUS	400KV BUS 1 AT GORAKHPUR(PG)	POWER GRID	C	HV Test under GIS bay extension work for 400KV D/C New Butwal Gorakhpur Tx Line at Gorakhpur	15/Apr/2025	08:00	18/Apr/2025	20:00		PLANNED	Approved	15-Apr-25	08:00	18-Apr-25	20:00	May be given subject to all other elements must be connected with other Bus
697	RQ214352	OCC_229	cpcc3_sd	BUS	400KV BUS 1 AT GORAKHPUR(PG)	POWER GRID	C	GIB Erection work under GIS bay extension work for 400KV D/C New Butwal Gorakhpur Tx Line at Gorakhpur	10/Apr/2025	08:00	12/Apr/2025	20:00		PLANNED	Approved					Clubbed with 696
698	RQ214639	OCC_229	cpcc3_sd	BUS	400KV BUS 1 AT ALLAHABAD(PG)	POWER GRID	C	For Busbar Relay retrofitment Works at Prayagraj SS.	09/Apr/2025	09:00	16/Apr/2025	18:00		PLANNED	Approved	09-Apr-25	09:00	15-Apr-25	18:00	May be given subject to all other elements must be connected with other Bus/ date may be revised to 09.04.2025 to 15.04.2025
699	RQ214157	OCC_229	cpcc3_sd	BUS	400KV AGRA(PG) BUS 1	POWER GRID	D	Shutdown of 400KV BUS-1A at Agra is required on 09.04.2025 for AMP work.	09/Apr/2025	09:00	09/Apr/2025	18:00		PLANNED	Approved	09-Apr-25	09:00	09-Apr-25	18:00	

700	RQ214765	OCC_229	cpcc1_sd	BUS	400KV BUS 2 AT BAWANA(DV)		C	40789 isolator retrofiting work at DTL bawana ss	28/Apr/2025	08:00	28/Apr/2025	18:00	40789 isolator retrofiting work at DTL bawana ss/Under add-cap-2019-24 for Nathpa—Jharkri Transmission system (NAJH)	PLANNED	Approved	28-Apr-25	08:00	28-Apr-25	18:00	May be given subject to all other elements must be connected with other Bus/Subject to Delhi consent
701	RQ214757	OCC_229	cpcc1_sd	BUS	400KV BUS 3 AT MANDOLA(PG)		D	for AMP work	27/Apr/2025	08:00	27/Apr/2025	18:00	for AMP work	PLANNED	Approved	27-Apr-25	08:00	27-Apr-25	18:00	
702	RQ214755	OCC_229	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)		D	for AMP work	26/Apr/2025	08:00	26/Apr/2025	18:00	for AMP work	PLANNED	Approved	26-Apr-25	15:00	26-Apr-25	23:00	May be given from 15:00 Hrs/All other elements must be connected with Other Bus
703	RQ214758	OCC_229	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)		D	for AMP work	25/Apr/2025	08:00	25/Apr/2025	18:00	for AMP work	PLANNED	Approved	25-Apr-25	08:00	25-Apr-25	18:00	
704	RQ214764	OCC_229	cpcc1_sd	BUS	400KV BUS 2 AT BAWANA(DV)		C	41289 isolator retrofiting work at DTL bawana ss	25/Apr/2025	08:00	25/Apr/2025	18:00	41289 isolator retrofiting work at DTL bawana ss/Under add-cap-2019-24 for Nathpa—Jharkri Transmission system (NAJH)	PLANNED	Approved	25-Apr-25	08:00	25-Apr-25	18:00	May be given subject to all other elements must be connected with other Bus/Subject to Delhi consent
705	RQ214763	OCC_229	cpcc1_sd	BUS	400KV BUS 2 AT BAWANA(DV)		C	41489 isolator retrofiting work at DTL bawana ss	22/Apr/2025	08:00	22/Apr/2025	18:00	41489 isolator retrofiting work at DTL bawana ss/Under add-cap-2019-24 for Nathpa—Jharkri Transmission system (NAJH)	PLANNED	Approved	22-Apr-25	08:00	22-Apr-25	18:00	May be given subject to all other elements must be connected with other Bus/Subject to Delhi consent
706	RQ214743	OCC_229	cpcc1_sd	BUS	400KV BUS 2 AT BHIWADI(PG)		C	Bus bar Relay retrofiting	21/Apr/2025	09:00	30/Apr/2025	18:00		PLANNED	Approved	21-Apr-25	09:00	30-Apr-25	18:00	May be given subject to all other elements must be connected with other Bus
707	RQ214762	OCC_229	cpcc1_sd	BUS	400KV BUS 1 AT BAWANA(DV)		C	40889 isolator retrofiting work at DTL bawana ss	19/Apr/2025	08:00	19/Apr/2025	18:00	40889 isolator retrofiting work at DTL bawana ss/Under add-cap-2019-24 for Nathpa—Jharkri Transmission system (NAJH)	PLANNED	Approved	19-Apr-25	08:00	19-Apr-25	18:00	May be given subject to all other elements must be connected with other Bus/Subject to Delhi consent
708	RQ214705	OCC_229	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 4		D	Bay Extension, LBB Testing, Attending Hotspot	17/Apr/2025	18:00	18/Apr/2025	23:00		PLANNED	Approved	17-Apr-25	17:00	18-Apr-25	23:00	May be given from 17:00 Hrs/All other elements must be connected with Other Bus
709	RQ214294	OCC_229	cpcc2_sd	BUS	400KV BUS 2 AT NALLAGARH(PG)		C	For 400KV Bus bar retrofiting and commissioning work and For ICT-4 Augmentation work at Nalagarh ss	17/Apr/2025	09:00	24/Apr/2025	18:00	Kindly approve.	PLANNED	Approved	17-Apr-25	09:00	24-Apr-25	18:00	May be given subject to all other elements must be connected with other Bus

710	RQ214761	OCC_229	cpcc1_sd	BUS	400KV BUS 1 AT BAWANA(DV)		C	40589 isolator retrofitting work at DTL bawana ss	16/Apr/2025	08:00	16/Apr/2025	18:00	40589 isolator retrofitting work at DTL bawana ss/Under add-cap-2019-24 for Nathpa—Jharkhri Transmission system (NAJH)	PLANNED	Approved	16-Apr-25	08:00	16-Apr-25	18:00	May be given subject to all other elements must be connected with other Bus/Subject to Delhi consent
711	RQ214704	OCC_229	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 3		D	Bay Extension, LBB Testing, Attending Hotspot	15/Apr/2025	18:00	16/Apr/2025	23:00		PLANNED	Approved	15-Apr-25	17:00	16-Apr-25	23:00	May be given from 17:00 Hrs/All other elements must be connected with Other Bus
712	RQ214703	OCC_229	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 2		D	Bay Extension, LBB Testing, Attending Hotspot	13/Apr/2025	18:00	14/Apr/2025	23:00		PLANNED	Approved	13-Apr-25	17:00	14-Apr-25	23:00	May be given from 17:00 Hrs/All other elements must be connected with Other Bus
713	RQ214760	OCC_229	cpcc1_sd	BUS	400KV BUS 1 AT BAWANA(DV)		C	41189 isolator retrofitting work at DTL bawana ss	13/Apr/2025	08:00	13/Apr/2025	18:00	41189 isolator retrofitting work at DTL bawana ss/Under add-cap-2019-24 for Nathpa—Jharkhri Transmission system (NAJH)	PLANNED	Approved	13-Apr-25	08:00	13-Apr-25	18:00	May be given subject to all other elements must be connected with other Bus/Subject to Delhi consent
714	RQ214285	OCC_229	cpcc2_sd	BUS	400KV BUS 2 AT JALANDHAR(PG)		D	AMP Work	12/Apr/2025	09:00	12/Apr/2025	18:00	Kindly approve.	PLANNED	Approved	12-Apr-25	09:00	12-Apr-25	18:00	
715	RQ214702	OCC_229	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 1		D	Bay Extension, LBB Testing, Attending Hotspot	11/Apr/2025	18:00	12/Apr/2025	23:00		PLANNED	Approved	11-Apr-25	17:00	12-Apr-25	23:00	May be given from 17:00 Hrs/All other elements must be connected with Other Bus
716	RQ214759	OCC_229	cpcc1_sd	BUS	400KV BUS 1 AT BAWANA(DV)		C	41389 isolator retrofitting work at DTL bawana ss	10/Apr/2025	08:00	10/Apr/2025	18:00	41389 isolator retrofitting work at DTL bawana ss/Under add-cap-2019-24 for Nathpa—Jharkhri Transmission system (NAJH)	PLANNED	Approved	10-Apr-25	08:00	10-Apr-25	18:00	May be given subject to all other elements must be connected with other Bus/Subject to Delhi consent
717	RQ214280	OCC_229	cpcc2_sd	BUS	400KV BUS 2 AT KISHENPUR(PG)		D	AMP Work	04/Apr/2025	09:00	04/Apr/2025	18:00	Kindly approve.	PLANNED	Approved	04-Apr-25	09:00	04-Apr-25	18:00	May be given subject to all other elements must be connected with other Bus
718	RQ214293	OCC_229	cpcc2_sd	BUS	400KV BUS 1 AT NALLAGARH(PG)		C	For 400KV Bus bur retrofitting and commissioning work and For ICT-4 Augumentation work at Nalagarh ss	04/Apr/2025	09:00	11/Apr/2025	18:00	Kindly approve.	PLANNED	Approved	04-Apr-25	09:00	11-Apr-25	18:00	May be given subject to all other elements must be connected with other Bus
719	RQ214756	OCC_229	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)		D	for AMP work	03/Apr/2025	08:00	03/Apr/2025	18:00	for AMP work	PLANNED	Approved	03-Apr-25	15:00	03-Apr-25	23:00	May be given from 15:00 Hrs/All other elements must be connected with Other Bus
720	RQ214284	OCC_229	cpcc2_sd	BUS	400KV BUS 3 AT MOGA(PG)		C	Attending SF6 Leakage in 400 kv GIS Bus-1	01/Apr/2025	08:00	30/Apr/2025	18:00	Kindly approve. GIS Bus-1 at Moga	PLANNED	Approved	01-Apr-25	08:00	30-Apr-25	18:00	Already under outage since 06.02.2025/Utility may share status of work / No further extension may be allowed after 30.04.2025
721	RQ214281	OCC_229	cpcc2_sd	BUS	400KV BUS 2 AT PANCHKULA(PG)		D	AMP Work	20/Mar/2025	09:00	20/Mar/2025	18:00	Kindly approve.	PLANNED	Approved	20-Mar-25	09:00	20-Mar-25	18:00	
722	RQ213985	OCC_229	stuup_sd	BUS	400KV BUS 1 AT GR.NOIDA(UPC)	UPPCL	C	Maintenance work will be done related mentioned Bus during this shutdown period.	27/Apr/2025	09:30	27/Apr/2025	15:00		PLANNED	Approved	27-Apr-25	09:30	27-Apr-25	15:00	
723	RQ214893	OCC_229	cpcc1_sd	BUS	400 KV FATEHGARH_III(PG) - BUS 2	PRTL	D	for AMP work	24/Apr/2025	17:00	24/Apr/2025	23:00		PLANNED	Approved	24-Apr-25	17:00	24-Apr-25	23:00	May be given from 17:00 Hrs/All other elements must be connected with Other Bus

724	RQ214892	OCC_229	cpcc1_sd	BUS	400 KV FATEHGARH_III(P G) - BUS 1	PRTL	D	for AMP work	23/Apr/2025	17:00	23/Apr/2025	23:00		PLANNED	Approved	23-Apr-25	17:00	23-Apr-25	23:00	May be given from 17:00 Hrs/All other elements must be connected with Other Bus	
725	RQ214908	OCC_229	cpcc1_sd	BUS	400 KV FATEHGARH_III(P G) - BUS 2	PRTL	D	For Bay extension works, To avoid induction during movement of machinery, T&P.	17/Apr/2025	15:00	19/Apr/2025	23:00		PLANNED	Approved	17-Apr-25	17:00	19-Apr-25	23:00	Shutdown may be allowed on daily basis from 17:00Hrs	
726	RQ214904	OCC_229	cpcc1_sd	BUS	400 KV FATEHGARH_III(P G) - BUS 2	PRTL	D	For Bay extension works, To avoid induction during movement of machinery, T&P.	15/Apr/2025	15:00	15/Apr/2025	23:00		PLANNED	Approved	15-Apr-25	15:00	15-Apr-25	23:00	May be given from 17:00 Hrs/All other elements must be connected with Other Bus	
727	RQ214907	OCC_229	cpcc1_sd	BUS	400 KV FATEHGARH_III(P G) - BUS 1	PRTL	D	For Bay extension works, To avoid induction during movement of machinery, T&P.	12/Apr/2025	15:00	14/Apr/2025	23:00		PLANNED	Approved	12-Apr-25	17:00	14-Apr-25	23:00	Shutdown may be allowed on daily basis from 17:00Hrs	
728	RQ214903	OCC_229	cpcc1_sd	BUS	400 KV FATEHGARH_III(P G) - BUS 1	PRTL	D	For Bay extension works, To avoid induction during movement of machinery, T&P.	10/Apr/2025	15:00	10/Apr/2025	23:00		PLANNED	Approved	10-Apr-25	15:00	10-Apr-25	23:00	May be given from 17:00 Hrs/All other elements must be connected with Other Bus	
729	RQ214306	OCC_229	sldchr_sd	BUS	400KV BUS 2 AT KHEGARH(HPG)	HPGCL	D	Gen. Mtc. and setting of Bus Pantagraph Isolators	22/Apr/2025	09:00	25/Apr/2025	18:00		PLANNED	Approved	22-Apr-25	09:00	25-Apr-25	18:00		
730	RQ214305	OCC_229	sldchr_sd	BUS	400KV BUS 1 AT KHEGARH(HPG)	HPGCL	D	Relay setting and setting of Bus Pantagraph Isolators	01/Apr/2025	09:00	04/Apr/2025	18:00		PLANNED	Approved	01-Apr-25	09:00	04-Apr-25	18:00		
731	RQ213841	OCC_229	apl_sd	BUS	400KV BUS 2 AT MAHINDERGARH(APL)	APL	D	Annual Maintenance	17/Apr/2025	09:30	17/Apr/2025	18:30	Annual Maintenance	PLANNED	Approved	17-Apr-25	09:30	17-Apr-25	18:30		
732	RQ213840	OCC_229	apl_sd	BUS	400KV BUS 1 AT MAHINDERGARH(APL)	APL	D	Annual Maintenance	16/Apr/2025	09:30	16/Apr/2025	18:30	Annual Maintenance	PLANNED	Approved	16-Apr-25	09:30	16-Apr-25	18:30		
733	RQ214770	OCC_229	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 2	PKTSL	D	For scheme checking work and LBB wiring modification	10/Apr/2025	08:00	12/Apr/2025	18:00		PLANNED	Approved	10-Apr-25	17:00	12-Apr-25	23:00	May be given from 17:00 Hrs/All other elements must be connected with Other Bus	
734	RQ214769	OCC_229	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 1	PKTSL	D	For scheme checking work and LBB wiring modification	07/Apr/2025	08:00	09/Apr/2025	18:00		PLANNED	Approved	07-Apr-25	17:00	09-Apr-25	23:00	May be given from 17:00 Hrs/All other elements must be connected with Other Bus	
735	RQ215063	OCC_229	sldcdv_sd	BUS	400KV BUS 2 AT BAWANA(DV)	DTL	D	Tan Delta testing of CT and CBs towards Bus-II and Preventive Maintenance	09/Apr/2025	09:00	09/Apr/2025	17:00	load shall be managed by DTL	PLANNED	Approved						Clubbed with 700
736	RQ215062	OCC_229	sldcdv_sd	BUS	400KV BUS 1 AT BAWANA(DV)	DTL	D	Tan Delta testing of CT and CBs towards Bus-I and Preventive Maintenance	07/Apr/2025	09:00	07/Apr/2025	17:00	load shall be managed by DTL	PLANNED	Approved						Clubbed with 707
737	RQ214840	OCC_229	stuup_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON REWA ROAD-PANKI (UP) CKT-1 @PANKI(UP)	UPPTCL	C	* SHUTDOWN OF 50MVAR REWA ROAD REACTOR FOR REPLACEMENT OF 50MVAR LINE REACTOR TO 63 MVAR LINE REACTOR	01/Apr/2025	10:00	30/Apr/2025	17:00		PLANNED	Approved	01-Apr-25	10:00	30-Apr-25	17:00		
738	RQ214662	OCC_229	cpcc1_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 4 AT 400KV BASSI(PG)	POWER GRID	D	400kV Busbar Relay Retrofitment work and Main Bay LBB backtrip testing.	30/Apr/2025	08:00	30/Apr/2025	18:00	under ADD CAP	PLANNED	Approved	30-Apr-25	08:00	30-Apr-25	18:00		

739	RQ214661	OCC_229	cpcc1_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 3 AT 400 KV BASSI(PG)	POWER GRID	D	400kV Busbar Relay Retrofitment work and Main Bay LBB backtrip testing.	29/Apr/2025	08:00	29/Apr/2025	18:00	under ADD CAP	PLANNED	Approved	29-Apr-25	08:00	29-Apr-25	18:00	
740	RQ214656	OCC_229	cpcc1_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV SIKAR(PG)	POWER GRID	D	for AMP work	15/Apr/2025	08:00	15/Apr/2025	18:00		PLANNED	Approved	15-Apr-25	08:00	15-Apr-25	18:00	
741	RQ214660	OCC_229	cpcc1_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 2 AT 400KV BASSI(PG)	POWER GRID	D	400kV Busbar Relay Retrofitment work and Main Bay LBB backtrip testing.	14/Apr/2025	08:00	14/Apr/2025	18:00	under ADD CAP	PLANNED	Approved	14-Apr-25	08:00	14-Apr-25	18:00	
742	RQ214664	OCC_229	cpcc1_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV HISSAR(PG)	POWER GRID	C	MAIN, TIE & LINE BAY Isolators retrofitment in add cap AT HISAR END	14/Apr/2025	08:00	20/Apr/2025	18:00		PLANNED	Approved	14-Apr-25	08:00	20-Apr-25	18:00	
743	RQ214659	OCC_229	cpcc1_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV BASSI(PG)	POWER GRID	D	400kV Busbar Relay Retrofitment work and Main Bay LBB backtrip testing.	13/Apr/2025	08:00	13/Apr/2025	18:00	under ADD CAP	PLANNED	Approved	13-Apr-25	08:00	13-Apr-25	18:00	
744	RQ214667	OCC_229	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV ROORKEE(PG)	POWER GRID	D	for AMP work	11/Apr/2025	08:00	11/Apr/2025	18:00		PLANNED	Approved	11-Apr-25	08:00	11-Apr-25	18:00	
745	RQ214672	OCC_229	cpcc1_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV SAHARANPUR(PG)	POWER GRID	D	for AMP work	09/Apr/2025	08:00	10/Apr/2025	18:00		PLANNED	Approved	09-Apr-25	08:00	10-Apr-25	18:00	
746	RQ214673	OCC_229	cpcc1_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 2 AT 400KV SAHARANPUR(PG)	POWER GRID	D	for AMP work	09/Apr/2025	08:00	10/Apr/2025	18:00		PLANNED	Approved	09-Apr-25	08:00	10-Apr-25	18:00	
747	RQ214650	OCC_229	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV BHADLA_2 (PG)	POWER GRID	D	CSD Fine Tuning, AMP	05/Apr/2025	17:00	06/Apr/2025	23:00		PLANNED	Approved	05-Apr-25	8:00	06-Apr-25	18:00	Subject to real time grid condition during solar hours from 08:00Hrs
748	RQ214665	OCC_229	cpcc1_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV KOTPUTLI(PG)	POWER GRID	C	For Construction Activities of SS-104 Package (Construction of Firewall)	01/Apr/2025	08:00	15/Apr/2025	18:00		PLANNED	Approved	01-Apr-25	08:00	15-Apr-25	18:00	
749	RQ214671	OCC_229	cpcc1_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV MANDOLA(PG)	POWER GRID	C	For 50 MVAR reactor replacement with 125 MVAR reactor under ADDCAP	01/Apr/2025	08:00	30/Apr/2025	18:00		PLANNED	Approved	01-Apr-25	08:00	30-Apr-25	18:00	
750	RQ215005	OCC_229	sldcrs_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY EQUIPMENTS	25/Apr/2025	08:00	25/Apr/2025	18:00		PLANNED	Approved	25-Apr-25	08:00	25-Apr-25	18:00	
751	RQ214897	OCC_229	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400 KV FATEHGARH_III(PG)	PRTL	D	for AMP work	22/Apr/2025	17:00	22/Apr/2025	23:00		PLANNED	Approved	22-Apr-25	8:00	22-Apr-25	18:00	Subject to real time grid condition during solar hours from 08:00Hrs
752	RQ214896	OCC_229	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_III(PG)	PRTL	D	for AMP work	20/Apr/2025	17:00	20/Apr/2025	23:00		PLANNED	Approved	20-Apr-25	8:00	20-Apr-25	18:00	Subject to real time grid condition during solar hours from 08:00Hrs
753	RQ213970	OCC_229	sldcps_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	21/Apr/2025	08:00	21/Apr/2025	18:00		PLANNED	Approved	21-Apr-25	08:00	21-Apr-25	18:00	

754	RQ213968	OCC_229	sldcps_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV MUKTSAR(PS)	PSSTCL	D	General maintenance for nut-bolt tightening, cleaning, IR Value of Equipment.	07/Apr/2025	08:00	07/Apr/2025	18:00		PLANNED	Approved	07-Apr-25	08:00	07-Apr-25	18:00	
755	RQ214655	OCC_229	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV KHETRI (PKTSL)	PKTSL	D	For scheme checking work	15/Apr/2025	08:00	15/Apr/2025	18:00		PLANNED	Approved	15-Apr-25	08:00	15-Apr-25	18:00	
756	RQ213960	OCC_229	stuup_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV AGRA FATEHBAD(UP)	UPPTCL	C	For Annual maintenance and Testing work of 400kV 125MVar Bus Reactor at 765kV Substation Fatehabad, Agra. Due to this shut	08/Apr/2025	10:00	08/Apr/2025	18:00		PLANNED	Approved	08-Apr-25	10:00	08-Apr-25	18:00	
757	RQ215029	OCC_229	stuup_sd	BAY	403 BUS COUPLER BAY - 400KV BUS 1 AT BAREILLY(UP) AND 400KV BUS 2 AT BAREILLY(UP)	UPPTCL	C	* For routine testing and other preventive maintenance work. No supply affected.	30/Apr/2025	10:00	30/Apr/2025	17:00		PLANNED	Approved	30-Apr-25	10:00	30-Apr-25	17:00	
758	RQ214323	OCC_229	stuup_sd	BAY	419 MAIN BAY - 400KV ALLAHABAD(PG)-MEJA TPS(MUN) (PG) CKT-1 AT MEJA TPS(MUN)	UPPTCL	D	SAS Upgradation, OS Updation, Compliance to cybersecurity Guidelines	27/Apr/2025	09:00	27/Apr/2025	18:00		PLANNED	Approved	27-Apr-25	09:00	27-Apr-25	18:00	
759	RQ214321	OCC_229	stuup_sd	BAY	418 MAIN BAY - 400KV ALLAHABAD(PG)-MEJA TPS(MUN) (PG) CKT-2 AT MEJA TPS(MUN)	UPPTCL	D	SAS Upgradation, OS Updation, Compliance to cybersecurity Guidelines	26/Apr/2025	09:00	26/Apr/2025	18:00		PLANNED	Approved	26-Apr-25	09:00	26-Apr-25	18:00	
760	RQ214121	OCC_229	stuup_sd	BAY	405 BUS COUPLER BAY - 400KV BUS 1 AT AGRA(UP) AND 400KV BUS 2 AT AGRA(UP)	UPPTCL	C	* Half Yearly Routine and preventive maintenance	24/Apr/2025	09:00	25/Apr/2025	17:00		PLANNED	Approved	24-Apr-25	09:00	25-Apr-25	17:00	
761	RQ214315	OCC_229	stuup_sd	BAY	416 MAIN BAY - 400 KV MEJA TPS(MUN)-MASOLI(UP) (UP) CKT-1 (UPPTCL)	UPPTCL	D	SAS Upgradation, OS Updation, Compliance to cybersecurity Guidelines	24/Apr/2025	09:00	24/Apr/2025	18:00		PLANNED	Approved	24-Apr-25	09:00	24-Apr-25	18:00	
762	RQ214312	OCC_229	stuup_sd	BAY	409 MAIN BAY - 400KV MEJA TPS(MUN)-REWA ROAD(UP) (UP) CKT-1 AT MEJA TPS(MUN)	UPPTCL	D	SAS Upgradation, OS Updation, Compliance to cybersecurity Guidelines	23/Apr/2025	09:00	23/Apr/2025	18:00		PLANNED	Approved	23-Apr-25	09:00	23-Apr-25	18:00	
763	RQ214007	OCC_229	stuup_sd	BAY	408 TIE BAY - 400KV BARA(UP)-MEJA TPS(MUN) (UP) CKT-1 AND 400KV MEJA TPS(MUN)-REWA ROAD(UP) (UP) CKT-1 AT MEJA TPS(MUN)	UPPTCL	D	SAS Upgradation, OS Updation, Compliance to cybersecurity Guidelines	22/Apr/2025	09:00	22/Apr/2025	18:00		PLANNED	Approved	22-Apr-25	09:00	22-Apr-25	18:00	
764	RQ214005	OCC_229	stuup_sd	BAY	407 MAIN BAY - 400KV BARA(UP)-MEJA TPS(MUN) (UP) CKT-1 AT MEJA TPS(MUN)	UPPTCL	D	SAS Upgradation, OS Updation, Compliance to cybersecurity Guidelines	21/Apr/2025	09:00	21/Apr/2025	18:00		PLANNED	Approved	21-Apr-25	09:00	21-Apr-25	18:00	

765	RQ214004	OCC_229	stuup_sd	BAY	405 MAIN BAY - 400KV BARA(UP)-MEJA TPS(MUN) (UP) CKT-2 AT MEJA TPS(MUN)	UPPTCL	D	SAS Upgradation, OS Updation, Compliance to cybersecurity Guidelines	19/Apr/2025	09:00	19/Apr/2025	18:00		PLANNED	Approved	19-Apr-25	09:00	19-Apr-25	18:00	
766	RQ213976	OCC_229	stuup_sd	BAY	411 MAIN BAY - 50 MVAR BUS REACTOR NO 1 AT 400KV PANKI(UP)	UPPTCL	D	SHUTDOWN OF 400KV BUS REACTOR FOR PROTECTION TESTING AND BAY MAINTENANCE	15/Apr/2025	00:00	16/Apr/2025	17:00		PLANNED	Approved	15-Apr-25	00:00	16-Apr-25	17:00	
767	RQ214120	OCC_229	stuup_sd	BAY	414 TIE BAY - 400KV AGRA(UP)-AGRA FATEHBAD(UP) (PG) CKT-1 AND 765KV/400KV AGRA FATEHBAD(UP)-ICT-2 AT AGRA FATEHBAD(UP)	UPPTCL	C	* Annual maintenance and Testing work of 400kV Bay 414 equipment (CB CT) at 765kV Substation Fatehabad. No supply affected	10/Apr/2025	10:00	10/Apr/2025	13:00		PLANNED	Approved	10-Apr-25	10:00	10-Apr-25	13:00	
768	RQ214113	OCC_229	stuup_sd	BAY	405 TIE BAY - 400 KV AGRA FATEHBAD(UP)-FIROZABAD(PJFTL) (UP) CKT-1 (UPPTCL) AND 400 KV AGRA(PG)-AGRA FATEHBAD(UP) (PG) CKT-1 AT 400 KV AGRA FATEHBAD(UP) (UPPTCL)	UPPTCL	C	* Annual maintenance and Testing work of 400kV Bay 405 equipment (CB CT) at 765kV Substation Fatehabad. No supply affected	09/Apr/2025	10:00	09/Apr/2025	13:00		PLANNED	Approved	09-Apr-25	10:00	09-Apr-25	13:00	
769	RQ214001	OCC_229	stuup_sd	BAY	413 MAIN BAY - 400/220KV 315 MVA ICT 2 AT MATHURA(UP)	UPPTCL	D	for testing of CTS	08/Apr/2025	09:00	08/Apr/2025	18:00		PLANNED	Approved	08-Apr-25	09:00	08-Apr-25	18:00	
770	RQ215013	OCC_229	sldcrs_sd	BAY	409-52C MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly Maintenance & Testing wor	30/Apr/2025	08:00	30/Apr/2025	18:00		PLANNED	Approved	30-Apr-25	08:00	30-Apr-25	18:00	
771	RQ215015	OCC_229	sldcrs_sd	BAY	408-52C MAIN BAY - 400 KV ANTA-CHHABRA SCTPS (RS) CKT-2 (RRVPNL)	RRVPNL	D	Quarterly Maintenance & Testing wor	28/Apr/2025	08:00	28/Apr/2025	18:00		PLANNED	Approved	28-Apr-25	15:00	28-Apr-25	23:00	May be allowed from 15:00Hrs
772	RQ215038	OCC_229	sldcrs_sd	BAY	401352T TIE BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV PHAGI(RS) AND FUTURE	RRVPNL	D	Quarterly Maintenance work	26/Apr/2025	08:00	26/Apr/2025	18:00		PLANNED	Approved	26-Apr-25	08:00	26-Apr-25	18:00	
773	RQ215014	OCC_229	sldcrs_sd	BAY	409-52T TIE BAY - 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2 (RRVPNL) AND 765/400 KV 1500 MVA ICT 2 AT ANTA(RS) AT 400 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly Maintenance & Testing wor	25/Apr/2025	08:00	25/Apr/2025	18:00		PLANNED	Approved	25-Apr-25	08:00	25-Apr-25	18:00	

774	RQ215069	OCC_229	sldcrs_sd	BAY	40352T TIE BAY - 400 KV MERTA-KANKANI (RS) CKT 1 AND FUTURE AT 400 KV MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY EQUIPMENTS	24/Apr/2025	08:00	24/Apr/2025	18:00		PLANNED	Approved	24-Apr-25	15:00	24-Apr-25	23:00	May be given from 15:00 Hrs
775	RQ215066	OCC_229	sldcrs_sd	BAY	402 TIE BAY - 400KV AJMER-BHLWARA (RS) CKT-1 AND FUTURE AT AJMER(RS)	RRVPNL	D	Quarterly maintenance work of associated equipments of Bay.	24/Apr/2025	08:00	24/Apr/2025	18:00		PLANNED	Approved	24-Apr-25	08:00	24-Apr-25	18:00	
776	RQ215041	OCC_229	sldcrs_sd	BAY	401052D MAIN BAY - 400KV PHAGI-AJMER (RS) CKT-1 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	24/Apr/2025	08:00	24/Apr/2025	18:00		PLANNED	Approved	24-Apr-25	08:00	24-Apr-25	18:00	
777	RQ215071	OCC_229	sldcrs_sd	BAY	40452A MAIN BAY - 400/220 KV 315 MVA ICT 1 AT MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY EQUIPMENTS	23/Apr/2025	08:00	23/Apr/2025	18:00		PLANNED	Approved	23-Apr-25	08:00	23-Apr-25	18:00	
778	RQ215067	OCC_229	sldcrs_sd	BAY	401 MAIN BAY - 400KV AJMER-BHLWARA (RS) CKT-1 AND SELECT AT AJMER(RS)	RRVPNL	D	Quarterly maintenance work of associated equipments of Bay.	23/Apr/2025	08:00	23/Apr/2025	18:00		PLANNED	Approved	23-Apr-25	08:00	23-Apr-25	18:00	
779	RQ215040	OCC_229	sldcrs_sd	BAY	40852C MAIN BAY - 400KV PHAGI-HEERAPURA (RS) CKT-1 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	23/Apr/2025	08:00	23/Apr/2025	18:00		PLANNED	Approved	23-Apr-25	08:00	23-Apr-25	18:00	
780	RQ215064	OCC_229	sldcrs_sd	BAY	411 TIE BAY - 400KV PHAGI-AJMER (RS) CKT-2 AND FUTURE AT AJMER(RS)	RRVPNL	D	Quarterly maintenance work of associated equipments of Bay.	22/Apr/2025	08:00	22/Apr/2025	18:00		PLANNED	Approved	22-Apr-25	08:00	22-Apr-25	18:00	
781	RQ215016	OCC_229	sldcrs_sd	BAY	408-52T TIE BAY - 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1 (RRVPNL) AND 400 KV ANTA-CHHABRA SCTPS (RS) CKT-2 AT 400 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly Maintenance & Testing wor	22/Apr/2025	08:00	22/Apr/2025	18:00		PLANNED	Approved	22-Apr-25	15:00	22-Apr-25	23:00	May be allowed from 15:00Hrs
782	RQ215070	OCC_229	sldcrs_sd	BAY	40452T TIE BAY - 400 KV BHADLA-MERTA (RS) CKT-1 AND 400/220 KV 315 MVA ICT 1 AT MERTA(RS) AT 400 KV MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY EQUIPMENTS	22/Apr/2025	08:00	22/Apr/2025	18:00		PLANNED	Approved	22-Apr-25	15:00	22-Apr-25	23:00	May be given from 15:00 Hrs
783	RQ215042	OCC_229	sldcrs_sd	BAY	40752D MAIN BAY - 400KV PHAGI-HEERAPURA (RS) CKT-2 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	21/Apr/2025	08:00	21/Apr/2025	18:00		PLANNED	Approved	21-Apr-25	08:00	21-Apr-25	18:00	

784	RQ215065	OCC_229	sldcrs_sd	BAY	406 MAIN BAY - 400KV AJMER(RS)-DEEDWANA(MTS) (MTS) CKT-1 AND SELECT AT AJMER(RS)	RRVPNL	D	Quarterly maintenance work of associated equipments of Bay.	21/Apr/2025	08:00	21/Apr/2025	18:00		PLANNED	Approved	21-Apr-25	15:00	21-Apr-25	23:00	May be given from 15:00Hrs
785	RQ215017	OCC_229	sldcrs_sd	BAY	404-52T TIE BAY - 400 KV ANTA-KALISINDH (RS) CKT-1 (RRVPNL) AND FUTURE AT 400 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly Maintenance & Testing wor	17/Apr/2025	08:00	17/Apr/2025	18:00		PLANNED	Approved	17-Apr-25	15:00	17-Apr-25	23:00	May be allowed from 15:00Hrs
786	RQ215019	OCC_229	sldcrs_sd	BAY	403-52T TIE BAY - 400 KV ANTA-KALISINDH (RS) CKT-2 (RRVPNL) AND FUTURE AT 400 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly Maintenance & Testing wor	16/Apr/2025	08:00	16/Apr/2025	18:00		PLANNED	Approved	16-Apr-25	15:00	16-Apr-25	23:00	May be allowed from 15:00Hrs
787	RQ215022	OCC_229	sldcrs_sd	BAY	409-52D MAIN BAY - 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2 (RRVPNL) AT 400 KV ANTA(RS)	RRVPNL	D	Quarterly Maintenance & Testing wor	15/Apr/2025	08:00	15/Apr/2025	18:00		PLANNED	Approved	15-Apr-25	15:00	15-Apr-25	23:00	May be allowed from 15:00Hrs
788	RQ215021	OCC_229	sldcrs_sd	BAY	408-52D MAIN BAY - 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1 (RRVPNL)	RRVPNL	D	Quarterly Maintenance & Testing wor	09/Apr/2025	08:00	09/Apr/2025	18:00		PLANNED	Approved	09-Apr-25	15:00	09-Apr-25	23:00	May be allowed from 15:00Hrs
789	RQ215039	OCC_229	sldcrs_sd	BAY	40852T TIE BAY - 400KV PHAGI-HEERAPURA (RS) CKT-1 AND 400KV PHAGI-AJMER (RS) CKT-2 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	08/Apr/2025	08:00	08/Apr/2025	18:00		PLANNED	Approved	08-Apr-25	08:00	08-Apr-25	18:00	
790	RQ215023	OCC_229	sldcrs_sd	BAY	406-52D MAIN BAY - 400 KV ANTA-CHHABRA SCTPS (RS) CKT-1 (RRVPNL)	RRVPNL	D	Quarterly Maintenance & Testing wor	08/Apr/2025	08:00	08/Apr/2025	18:00		PLANNED	Approved	08-Apr-25	15:00	08-Apr-25	23:00	May be allowed from 15:00Hrs
791	RQ215018	OCC_229	sldcrs_sd	BAY	404-52D MAIN BAY - 400 KV ANTA-KALISINDH (RS) CKT-1 (RRVPNL)	RRVPNL	D	Quarterly Maintenance & Testing wor	07/Apr/2025	08:00	07/Apr/2025	18:00		PLANNED	Approved	07-Apr-25	15:00	07-Apr-25	23:00	May be allowed from 15:00Hrs
792	RQ215068	OCC_229	sldcrs_sd	BAY	40452T TIE BAY - 400/220 KV 315 MVA ICT 1 AT JODHPUR(RS) (RRVPNL) AND 400 KV JODHPUR-KANKANI (RS) CKT 1 AT 400 KV JODHPUR(RS) (RRVPNL)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	07/Apr/2025	08:00	07/Apr/2025	18:00		PLANNED	Approved	07-Apr-25	15:00	07-Apr-25	23:00	May be given from 15:00 Hrs
793	RQ215020	OCC_229	sldcrs_sd	BAY	403-52D MAIN BAY - 400 KV ANTA-KALISINDH (RS) CKT-2 (RRVPNL)	RRVPNL	D	Quarterly Maintenance & Testing wor	04/Apr/2025	08:00	04/Apr/2025	18:00		PLANNED	Approved	04-Apr-25	15:00	04-Apr-25	23:00	May be allowed from 15:00Hrs

794	RQ215219	OCC_229	ntpcos_sd	BAY	420 TIE BAY - 400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-2 (POWERGRID) AND FUTURE AT 400 KV AURAIYA(NT) (POWERGRID)	POWER GRID	C	Bus Bar Relay testing & commissioning	29/Apr/2025	08:00	30/Apr/2025	18:00	With 419 main bay	PLANNED	Approved	29-Apr-25	08:00	30-Apr-25	18:00	
795	RQ215218	OCC_229	ntpcos_sd	BAY	419 MAIN BAY - 400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-2 (POWERGRID) AT 400 KV AURAIYA(NT)	POWER GRID	C	Bus Bar Relay testing & commissioning	26/Apr/2025	08:00	28/Apr/2025	18:00	With 420 Tie Bay	PLANNED	Approved	26-Apr-25	08:00	28-Apr-25	18:00	
796	RQ215208	OCC_229	bbmb_sd	BAY	X4-CB MAIN BAY - 400/220 KV 500 MVA ICT 1 AT BHIWAN(BB)	POWER GRID	D	Routine mtc	25/Apr/2025	08:00	25/Apr/2025	18:00		PLANNED	Approved	25-Apr-25	08:00	25-Apr-25	18:00	
797	RQ214304	OCC_229	cpcc2_sd	BAY	405 MAIN BAY - 400KV NEWWANPOH-WAGOORA (PG) CKT-1 AT WAGOORA(PG)	POWER GRID	C	For CB drive overhauling work	24/Apr/2025	08:00	30/Apr/2025	18:00	Kindly approve.	PLANNED	Approved	24-Apr-25	08:00	30-Apr-25	18:00	
798	RQ215217	OCC_229	ntpcos_sd	BAY	417 TIE BAY - 400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-1 (POWERGRID) AND FUTURE AT 400 KV AURAIYA(NT) (POWERGRID)	POWER GRID	C	Bus Bar Relay testing & commissioning	24/Apr/2025	08:00	25/Apr/2025	18:00	with 418 main bay	PLANNED	Approved	24-Apr-25	08:00	25-Apr-25	18:00	
799	RQ215216	OCC_229	ntpcos_sd	BAY	418 MAIN BAY - 400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-1 (POWERGRID) AT 400 KV AURAIYA(NT)	POWER GRID	C	Bus Bar Relay testing & commissioning	22/Apr/2025	08:00	23/Apr/2025	18:00	With 417 Tie bay	PLANNED	Approved	22-Apr-25	08:00	23-Apr-25	18:00	
800	RQ215290	OCC_229	cpcc3_sd	BAY	424 MAIN BAY - 400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-2 (POWERGRID)	POWER GRID	C	424 MAIN BAY CGL MAKE CB OVERHAULING WORK AT 400KV LUCKNOW	21/Apr/2025	10:00	23/Apr/2025	18:00		PLANNED	Approved	21-Apr-25	10:00	23-Apr-25	18:00	
801	RQ214151	OCC_229	cpcc3_sd	BAY	426 TIE BAY - 400KV GORAKHPUR(PG)-MOTHARI(BS) (UNDEF) CKT-1 AND 400KV GORAKHPUR(PG)-MOTHARI(BS) (UNDEF) CKT-2 AT GORAKHPUR(PG)	POWER GRID	C	Overhauling work of 400KV 426-52 CB at Gorakhpur	21/Apr/2025	09:00	24/Apr/2025	18:00		PLANNED	Approved	21-Apr-25	09:00	24-Apr-25	18:00	
802	RQ214353	OCC_229	cpcc3_sd	BAY	409 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT ALLAHABAD(PG) (POWERGRID)	POWER GRID	C	For CB retrofitment works at Prayagraj SS.	21/Apr/2025	09:00	27/Apr/2025	18:00		PLANNED	Approved	21-Apr-25	09:00	27-Apr-25	18:00	

803	RQ215289	OCC_229	cpcc3_sd	BAY	424 MAIN BAY - STATCOM NO 1(-150/+150MVAR) AT 400 KV LUCKNOW_2(PG) (POWERGRID) AT 400 KV LUCKNOW_2(PG)	POWER GRID	C	424 MAIN BAY CGL MAKE CB OVERHAULING WORK AT 400KV LUCKNOW	21/Apr/2025	08:00	23/Apr/2025	18:00		PLANNED	Approved	21-Apr-25	08:00	23-Apr-25	18:00	
804	RQ215215	OCC_229	ntpcos_sd	BAY	408 TIE BAY - 400KV AURAIYA(NT)-AGRA(PG) (PG) CKT-2 AND FUTURE AT AURAIYA(NT)	POWER GRID	C	Bus Bar Relay testing & commissioning	19/Apr/2025	08:00	21/Apr/2025	18:00	With 407 Main bay	PLANNED	Approved	19-Apr-25	08:00	21-Apr-25	18:00	
805	RQ215214	OCC_229	ntpcos_sd	BAY	407 MAIN BAY - 400KV AURAIYA(NT)-AGRA(PG) (PG) CKT-2 AT AURAIYA(NT)	POWER GRID	C	Bus Bar Relay testing & commissioning	17/Apr/2025	08:00	18/Apr/2025	18:00	With 408 Tie bay	PLANNED	Approved	17-Apr-25	08:00	18-Apr-25	18:00	
806	RQ214152	OCC_229	cpcc3_sd	BAY	422 MAIN BAY - 400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1 AT SINGRAULI(NT)	POWER GRID	D	For CB Drive Mechanism Overhauling (Line To remain in service through Transfer Bay)	15/Apr/2025	09:00	17/Apr/2025	18:00		PLANNED	Approved	15-Apr-25	09:00	17-Apr-25	18:00	Element must remain in service with TBC
807	RQ215213	OCC_229	ntpcos_sd	BAY	406 MAIN BAY - 400KV AURAIYA(NT)-AGRA(PG) (PG) CKT-1 AT AURAIYA(NT)	POWER GRID	C	Bus Bar Relay testing & commissioning	15/Apr/2025	08:00	16/Apr/2025	18:00	With 405 Tie Bay	PLANNED	Approved	15-Apr-25	08:00	16-Apr-25	18:00	
808	RQ214150	OCC_229	cpcc3_sd	BAY	427 MAIN BAY - 400KV GORAKHPUR(PG)-MOTIHARI(BS) (UNDEF) CKT-2 AT GORAKHPUR(PG)	POWER GRID	C	Overhauling work of 427-52 CB at Gorakhpur	14/Apr/2025	09:00	17/Apr/2025	18:00		PLANNED	Approved	14-Apr-25	09:00	17-Apr-25	18:00	
809	RQ214158	OCC_229	cpcc3_sd	BAY	406 MAIN BAY - 400/220 KV 315 MVA ICT 2 AT ALLAHABAD(PG) (POWERGRID) AT 400 KV ALLAHABAD(PG)	POWER GRID	C	406 Bay CB retrofitting works at Prayagraj SS.	14/Apr/2025	09:00	20/Apr/2025	18:00		PLANNED	Approved	14-Apr-25	09:00	20-Apr-25	18:00	
810	RQ214830	OCC_229	cpcc1_sd	BAY	433 MAIN BAY - 400KV KANPUR-BALLABHGARH (PG) CKT-1 AT BALLABHGARH(PG)	POWER GRID	C	FOR CB OVERHAULING WORK	11/Apr/2025	08:00	14/Apr/2025	18:00		PLANNED	Approved	11-Apr-25	08:00	14-Apr-25	18:00	
811	RQ215211	OCC_229	ntpcos_sd	BAY	402 TIE BAY - 400/220 KV 315 MVA ICT 2 AT AURAIYA(NT) AND FUTURE	POWER GRID	C	Bus Bar Relay testing & commissioning	09/Apr/2025	08:00	10/Apr/2025	18:00	With 401 Bay & ICT-02 LV & 33 KV side	PLANNED	Approved					Clubbed with 606
812	RQ214829	OCC_229	cpcc1_sd	BAY	432 TIE BAY - 400 KV KANPUR-BALLABHGARH (PG) CKT-1 AND FUTURE AT BALLABHGARH(PG)	POWER GRID	C	FOR CB OVERHAULING WORK	08/Apr/2025	08:00	10/Apr/2025	18:00		PLANNED	Approved					Clubbed with 84

813	RQ214828	OCC_229	cpcc1_sd	BAY	429 TIE BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV BALLABHGARH(PG) (POWERGRID) AND 400KV BUS 4 AT BALLABHGARH(PG) AT 400 KV BALLABHGARH(PG) (POWERGRID)	POWER GRID	C	FOR CB OVERHAULING WORK	05/Apr/2025	08:00	07/Apr/2025	18:00		PLANNED	Approved	20-Mar-25	06:00	22-Mar-25	18:00	400 KV MAHINDERGARH(APL)-DHANODA(HV) (ATIL) CKT-2 & 400 KV NEMERANA(PG)-DHANODA(HV) (GPTL) CKT-2 Line bypass at Dhanoda / Utility either take shutdown of 400 KV MAHINDERGARH(APL)-DHANODA(HV) (ATIL) CKT-2 also along with this shutdown or take Safety clearance for bay switching at Dhanoda / May be given subject to real time grid conditions
814	RQ214348	OCC_229	cpcc3_sd	BAY	AWL3 MAIN BAY - 400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-1 (POWERGRID) AT 400 KV VINDHYACHAL(PG)	POWER GRID	D	For AMP Work, Line to be Remain in service through tie Bay.	03/Apr/2025	09:00	03/Apr/2025	18:00		PLANNED	Approved	03-Apr-25	09:00	03-Apr-25	18:00	Element must remain in service with other bay
815	RQ214831	OCC_229	cpcc1_sd	BAY	428 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV BALLABHGARH(PG) AND 400KV BUS 3 AT BALLABHGARH(PG)	POWER GRID	C	FOR CB OVERHAULING WORK	02/Apr/2025	08:00	04/Apr/2025	18:00		PLANNED	Approved	19-Mar-25	10:00	20-Mar-25	16:00	Shutdown may be allowed during non generating hours on daily basis (10:00-16:00Hrs)
816	RQ215266	OCC_229	cpcc3_sd	BAY	413 MAIN BAY - 400 KV BALIA(PG)-NAUBATPUR (BS) (PG) CKT-2 (POWERGRID) AND 400KV BUS 1 AT BALIA(PG) AT 400 KV BALIA(PG) (POWERGRID)	POWER GRID	C	CB RETRO FITMENT WORK	01/Apr/2025	08:00	07/Apr/2025	18:00		PLANNED	Approved	19-Mar-25	10:00	20-Mar-25	16:00	Shutdown may be allowed during non generating hours on daily basis (10:00-16:00Hrs)
817	RQ214011	OCC_229	sldcps_sd	BAY	406 MAIN BAY - 400KV MUKTSAR-MAKHU (PS) CKT-2 AT MUKTSAR(PS)	PSTCL	D	For protection testing.& Record Breaker timing parameters	28/Apr/2025	14:00	28/Apr/2025	18:00		PLANNED	Approved	28-Apr-25	14:00	28-Apr-25	18:00	
818	RQ214013	OCC_229	sldcps_sd	BAY	404 MAIN BAY - 400KV NAKODAR(PG)-MAKHU(PS) (PS) CKT-1 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of clamp and connectors of bay 404 and cleaning of CR panel and BMK of CT,CB related with associated bay	28/Apr/2025	08:00	28/Apr/2025	18:00		PLANNED	Approved	28-Apr-25	08:00	28-Apr-25	18:00	
819	RQ214009	OCC_229	sldcps_sd	BAY	415 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV MUKTSAR(PS) (PSTCL) AT 400 KV MUKTSAR(PS)	PSTCL	D	For protection testing.& Record Breaker timing parameters	21/Apr/2025	14:00	21/Apr/2025	18:00		PLANNED	Approved	21-Apr-25	14:00	21-Apr-25	18:00	
820	RQ214003	OCC_229	sldcps_sd	BAY	421 MAIN BAY - 400/220 KV 500 MVA ICT 3 AT MUKTSAR(PS) (PSTCL) AT 400 KV MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening,cleaning, IR Value of Equipment.	18/Apr/2025	08:00	18/Apr/2025	18:00		PLANNED	Approved	18-Apr-25	08:00	18-Apr-25	18:00	

821	RQ214002	OCC_229	sldcps_sd	BAY	411 TIE BAY - 400/220 KV 500 MVA ICT 4 AT RAJPURA(PS) (PSTCL) AND FUTURE AT 400 KV RAJPURA(PS) (PSTCL)	PSTCL	D	Annual Maintenance/Protection testing of ICT and its related equipments	15/Apr/2025	08:00	15/Apr/2025	18:00		PLANNED	Approved	15-Apr-25	08:00	15-Apr-25	18:00	
822	RQ214000	OCC_229	sldcps_sd	BAY	412 MAIN BAY - 400/220KV 315 MVA ICT 2 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning.	14/Apr/2025	08:00	14/Apr/2025	18:00		PLANNED	Approved	14-Apr-25	08:00	14-Apr-25	18:00	
823	RQ213998	OCC_229	sldcps_sd	BAY	408 TIE BAY - 400/220 KV 500 MVA ICT 3 AT RAJPURA(PS) AND FUTURE	PSTCL	D	Annual Maintenance/Protection testing of ICT and its related equipments	11/Apr/2025	08:00	11/Apr/2025	18:00		PLANNED	Approved	11-Apr-25	08:00	11-Apr-25	18:00	
824	RQ214278	OCC_229	sldcps_sd	BAY	405 TIE BAY - 400/220 KV 500 MVA ICT 2 AT RAJPURA(PS) (PSTCL) AND FUTURE AT 400 KV RAJPURA(PS) (PSTCL)	PSTCL	D	Annual Maintenance/Protection testing of ICT and its Annual Maintenance/Protection testing of ICT and its related equipments	09/Apr/2025	08:00	09/Apr/2025	18:00		PLANNED	Approved	09-Apr-25	08:00	09-Apr-25	18:00	
825	RQ214279	OCC_229	sldcps_sd	BAY	404 MAIN BAY - 400KV BUS 1 AT RAJPURA(PS) (PSTCL) AND FUTURE AT 400 KV RAJPURA(PS) (PSTCL)	PSTCL	D	Annual Maintenance/Protection testing of ICT and its related equipments	09/Apr/2025	08:00	09/Apr/2025	18:00		PLANNED	Approved	09-Apr-25	08:00	09-Apr-25	18:00	
826	RQ213997	OCC_229	sldcps_sd	BAY	414 TIE BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV MAKHU(PS) AND FUTURE	PSTCL	D	Nut bolt tightening of clamp and connectors of bay 414 and cleaning of CR panel and BMK of CT, CB related with associated bay	08/Apr/2025	08:00	08/Apr/2025	18:00		PLANNED	Approved	08-Apr-25	08:00	08-Apr-25	18:00	
827	RQ213995	OCC_229	sldcps_sd	BAY	406 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT RAJPURA(PS) (PSTCL) AT 400 KV RAJPURA(PS)	PSTCL	D	Annual Maintenance/Protection testing of ICT and its related equipments	07/Apr/2025	08:00	07/Apr/2025	18:00		PLANNED	Approved	07-Apr-25	08:00	07-Apr-25	18:00	
828	RQ213993	OCC_229	sldcps_sd	BAY	405 TIE BAY - 400/220 KV 500 MVA ICT 2 AT RAJPURA(PS) (PSTCL) AND FUTURE AT 400 KV RAJPURA(PS) (PSTCL)	PSTCL	D	Annual maintenance/Protection testing of ICT and its related equipments	04/Apr/2025	08:00	04/Apr/2025	18:00	Shutdown required of ICT, ICT bays (HV, LV & Tie)	PLANNED	Approved	04-Apr-25	08:00	04-Apr-25	18:00	
829	RQ213991	OCC_229	sldcps_sd	BAY	404 MAIN BAY - 400KV BUS 1 AT RAJPURA(PS) (PSTCL) AND FUTURE AT 400 KV RAJPURA(PS) (PSTCL)	PSTCL	D	Annual maintenance/Protection testing of ICT and its related equipments	04/Apr/2025	08:00	04/Apr/2025	18:00	Shutdown required of ICT, ICT bays (HV, LV & Tie)	PLANNED	Approved	04-Apr-25	08:00	04-Apr-25	18:00	

830	RQ213989	OCC_229	sldcps_sd	BAY	411 TIE BAY - 400/220 KV 500 MVA ICT 4 AT RAJPURA(PSTCL) AND FUTURE AT 400 KV RAJPURA(PSTCL)	PSTCL	D	Annual Protection testing of ICT and its related equipments	03/Apr/2025	08:00	03/Apr/2025	18:00	Shutdown required of ICT, ICT bays (HV, LV & Tie)	PLANNED	Approved	03-Apr-25	08:00	03-Apr-25	18:00	
831	RQ213983	OCC_229	sldcps_sd	BAY	408 TIE BAY - 400/220 KV 500 MVA ICT 3 AT RAJPURA(PSTCL) AND FUTURE	PSTCL	D	Annual Protection testing of ICT and its related equipments	01/Apr/2025	08:00	01/Apr/2025	18:00	Shutdown required of ICT, ICT bays (HV, LV & Tie)	PLANNED	Approved	01-Apr-25	08:00	01-Apr-25	18:00	
832	RQ213752	OCC_229	ntpcos_sd	BAY	408 TIE BAY - 400/11 KV 600 MVA GT 2 AT RIHAND(NT) (NTPC) AND FUTURE AT 400 KV RIHAND(NT) (NTPC)	NTPC	C	Isolator 989A replacement work 400KV stage-1 Rihand	27/Apr/2025	08:00	30/Apr/2025	18:00	PO is expiring soon. shutdown is required for completion of work	PLANNED	Approved	27-Apr-25	08:00	30-Apr-25	18:00	Both elements must remain in service with respective main bays
833	RQ213749	OCC_229	ntpcos_sd	BAY	404 MAIN BAY - 400 KV RIHAND(NT)-RIHAND(PG) (PG) CKT-1 (NTPC)	NTPC	C	Isolator 489 replacement work 400KV stage-1 Rihand	21/Apr/2025	08:00	26/Apr/2025	18:00	PO is expiring soon. shutdown is required for completion of work	PLANNED	Approved	21-Apr-25	08:00	26-Apr-25	18:00	Element must remain in service with other bay
834	RQ213743	OCC_229	ntpcos_sd	BAY	406 MAIN BAY - 400 KV SINGRAULI(NT)-RIHAND(NT) (PG) CKT-2 (NTPC)	NTPC	C	Isolator 689 replacement work 400KV stage-1 Rihand	12/Apr/2025	08:00	19/Apr/2025	18:00	PO is expiring soon. shutdown is required for completion of work	PLANNED	Approved	12-Apr-25	08:00	19-Apr-25	18:00	Element must remain in service with other bay
835	RQ213740	OCC_229	ntpcos_sd	BAY	403 MAIN BAY - 400/132 KV 200 MVA ICT 1 AT RIHAND(NT)	NTPC	C	Isolator 389 replacement work 400KV stage-1 Rihand	05/Apr/2025	08:00	12/Apr/2025	18:00	PO is expiring soon. shutdown is required for completion of work	PLANNED	Approved	05-Apr-25	08:00	12-Apr-25	18:00	Element must remain in service with other bay
836	RQ214297	OCC_229	cpcc2_sd	BAY	414 TIE BAY - 400 KV LUDHIANA-MALERKOTLA (PG) CKT-1 (POWERGRID) AND 400/220 KV 315 MVA ICT 3 AT LUDHIANA(PG) AT 400 KV LUDHIANA(PG) (POWERGRID)		C	For CB Overhauling Works.	24/Apr/2025	09:00	26/Apr/2025	18:00	Kindly approve.	PLANNED	Approved	24-Apr-25	09:00	26-Apr-25	18:00	
837	RQ214296	OCC_229	cpcc2_sd	BAY	404 MAIN BAY - 400KV KOLDAM(NT)-LUDHIANA(PG) (PS) CKT-2 AT LUDHIANA(PG)		C	For CB Overhauling Works.	21/Apr/2025	09:00	23/Apr/2025	18:00	Kindly approve.	PLANNED	Approved	21-Apr-25	09:00	23-Apr-25	18:00	
838	RQ214295	OCC_229	cpcc2_sd	BAY	401 MAIN BAY - 400KV KOLDAM(NT)-LUDHIANA(PG) (PS) CKT-1 AT LUDHIANA(PG)		C	For CB Overhauling Works.	17/Apr/2025	09:00	19/Apr/2025	18:00	Kindly approve.	PLANNED	Approved	17-Apr-25	09:00	19-Apr-25	18:00	

839	RQ214298	OCC_229	cpcc2_sd	BAY	404 MAIN BAY - 400KV NEWWANPOH-WAGOORA (PG) CKT-2 AT WAGOORA(PG)		C	For CB Overhauling Works.	04/Apr/2025	09:00	15/Apr/2025	18:00	Kindly approve.	PLANNED	Approved	04-Apr-25	09:00	15-Apr-25	18:00	
840	RQ214886	OCC_229	cpcc1_sd	BAY	413 MAIN BAY - 125 MVAR BUS REACTOR NO 2 AT 400 KV FATEHGARH_III(PG) (PRTL) AT 400 KV FATEHGARH_III(PG)	PRTL	D	"For 413 CB Foundation strengthening (Civil) works for compliance of Vigilence observation"	21/Apr/2025	15:00	21/Apr/2025	23:00		PLANNED	Approved	21-Apr-25	15:00	21-Apr-25	23:00	May be given from 15:00 Hrs
841	RQ215207	OCC_229	bbmb_sd	BAY	401 TIE BAY - 400/220KV 500 MVA ICT 1 AT BHIWAN(BB) AND FUTURE	BBMB	D	Routine mtc	21/Apr/2025	08:00	21/Apr/2025	18:00		PLANNED	Approved	21-Apr-25	08:00	21-Apr-25	18:00	
842	RQ215305	OCC_229	jhajar_sd	BAY	417 MAIN BAY - 400KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-2 AT JHAJJAR(APCL)	APCL	C	OH of Bay 417CB	18/Apr/2025	08:00	25/Apr/2025	18:00	Daultabad Line-2 will be in service	PLANNED	Approved	18-Apr-25	08:00	25-Apr-25	18:00	
843	RQ215060	OCC_229	sldcrs_sd	BAY	414 TIE BAY - 400KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1 AND FUTURE AT KAWAI SCTPS(APR)	APL	D	Annual maintenance and testing of Bay equipments	11/Apr/2025	08:00	11/Apr/2025	18:00		PLANNED	Approved	11-Apr-25	15:00	11-Apr-25	23:00	May be allowed from 15:00Hrs
844	RQ215061	OCC_229	sldcrs_sd	BAY	413 MAIN BAY - 400KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1 AT KAWAI SCTPS(APR)	APL	D	Annual maintenance and testing of Bay equipments	08/Apr/2025	08:00	08/Apr/2025	18:00		PLANNED	Approved	08-Apr-25	15:00	08-Apr-25	23:00	May be allowed from 15:00Hrs
845	RQ214115	OCC_229	stuup_sd	BAY	408 TIE BAY - 400 KV AGRA FATEHBAD-AGRA SOUTH (UP) CKT-2 (UPPCL) AND 400 KV AGRA(UP)-AGRA FATEHBAD(UP) (PG) CKT-2 AT 400 KV AGRA FATEHBAD(UP) (UPPCL)	UPPCL	C	* Annual maintenance and Testing work of 400kv Bay 408 equipment (CB CT) at 765kV Substation Fatehabad. No supply affected	09/Apr/2025	14:00	09/Apr/2025	17:00		PLANNED	Approved	09-Apr-25	14:00	09-Apr-25	17:00	
846	RQ215059	OCC_229	sldcrs_sd	BAY	409 MAIN BAY - 63 MVAR BUS REACTOR NO 2 AT 400 KV KAWAI SCTPS(APR)	APRL	D	Annual maintenance and testing of Bay equipments	04/Apr/2025	08:00	04/Apr/2025	18:00		PLANNED	Approved	04-Apr-25	08:00	04-Apr-25	18:00	

847	RQ215012	OCC_229	stuup_sd	BAY	414 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT JAWAHARPUR_TP S(UP) (UPRVUNL) AND FUTURE AT 400 KV JAWAHARPUR_TP S(UP) (UPRVUNL)	UPRVU NL	C	To carry out the commissioning work of ICT-1 765/400 kv, 1500 MVA	01/Apr/2025	08:00	06/Apr/2025	18:00	There will be no effect on the power evacuation.	PLANNED	Approved	01-Apr-25	08:00	06-Apr-25	18:00	
848	RQ214623	OCC_229	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT FATEHGARH_II(PG)		D	For RTCC commissioning & CoE Compliances	29/Apr/2025	17:00	30/Apr/2025	23:59		PLANNED	Approved	29-Apr-25	17:00	30-Apr-25	23:59	May be given from 17:00 Hrs
849	RQ214274	OCC_229	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT WAGOORA(PG)		D	For putting ICT-1Y in service in place of Spare ICT-1/2.	29/Apr/2025	11:00	29/Apr/2025	12:00	Kindly approve.	PLANNED	Approved	29-Apr-25	11:00	29-Apr-25	12:00	
850	RQ214626	OCC_229	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 9 AT FATEHGARH_II(PG)		D	For RTCC commissioning & CoE Compliances, AMP of ICT	28/Apr/2025	17:00	29/Apr/2025	23:59		PLANNED	Approved	28-Apr-25	17:00	29-Apr-25	23:59	May be given from 17:00 Hrs
851	RQ214588	OCC_229	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KANKROLI(PG)		D	AMP of ICT and 220 KV Bays	28/Apr/2025	09:00	28/Apr/2025	18:00		PLANNED	Approved	28-Apr-25	09:00	28-Apr-25	18:00	
852	RQ214590	OCC_229	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BASSI(PG)		D	400kv Busbar Relay Retrofitment work and Main Bay LBB backtrip testing.	27/Apr/2025	09:00	28/Apr/2025	18:00		PLANNED	Approved	27-Apr-25	15:00	28-Apr-25	23:00	May be given from 15:00Hrs/All other ICT must be in service / Load to be managed by Rajasthan
853	RQ214610	OCC_229	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BHIWADI(PG)		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays in its main bay and AMP works	26/Apr/2025	09:00	26/Apr/2025	18:00		PLANNED	Approved	26-Apr-25	09:00	26-Apr-25	18:00	
854	RQ214628	OCC_229	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FATEHGARH_II(PG)		D	For RTCC commissioning & CoE Compliances, AMP of ICT	25/Apr/2025	17:00	26/Apr/2025	23:59		PLANNED	Approved	25-Apr-25	17:00	26-Apr-25	23:59	May be given from 17:00 Hrs
855	RQ214276	OCC_229	cpcc2_sd	TRANSFORMER	400/220 KV 250 MVA ICT 2 AT MOGA(PG)		D	AMP Work	25/Apr/2025	09:30	25/Apr/2025	17:00	Kindly approve.	PLANNED	Approved	25-Apr-25	09:30	25-Apr-25	17:00	
856	RQ214609	OCC_229	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BHIWADI(PG)		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays in its main bay and AMP works	25/Apr/2025	09:00	25/Apr/2025	18:00		PLANNED	Approved	25-Apr-25	09:00	25-Apr-25	18:00	
857	RQ214625	OCC_229	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT FATEHGARH_II(PG)		D	For RTCC commissioning & CoE Compliances	24/Apr/2025	17:00	25/Apr/2025	23:59		PLANNED	Approved	24-Apr-25	17:00	25-Apr-25	23:59	May be given from 17:00 Hrs
858	RQ214608	OCC_229	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BHIWADI(PG)		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays in its main bay and AMP works	24/Apr/2025	09:00	24/Apr/2025	18:00		PLANNED	Approved	24-Apr-25	09:00	24-Apr-25	18:00	
859	RQ214581	OCC_229	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	23/Apr/2025	18:00	24/Apr/2025	23:00		PLANNED	Approved	23-Apr-25	18:00	24-Apr-25	23:00	May be given from 18:00 Hrs

860	RQ214624	OCC_229	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT FATEHGARH_II(PG)		D	For RTCC commissioning & CoE Compliances	22/Apr/2025	17:00	23/Apr/2025	23:59		PLANNED	Approved	22-Apr-25	17:00	23-Apr-25	23:59	May be given from 17:00 Hrs
861	RQ214580	OCC_229	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	21/Apr/2025	18:00	22/Apr/2025	23:00		PLANNED	Approved	21-Apr-25	18:00	22-Apr-25	23:00	May be given from 18:00 Hrs
862	RQ214579	OCC_229	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	19/Apr/2025	18:00	20/Apr/2025	23:00		PLANNED	Approved	19-Apr-25	18:00	20-Apr-25	23:00	May be given from 18:00 Hrs
863	RQ214578	OCC_229	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	17/Apr/2025	18:00	18/Apr/2025	23:00		PLANNED	Approved	17-Apr-25	18:00	18-Apr-25	23:00	May be given from 18:00 Hrs
864	RQ214273	OCC_229	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT WAGOORA(PG)		D	AMP & SPARE CHANGE_OVER	17/Apr/2025	09:30	17/Apr/2025	17:00	Kindly approve.	PLANNED	Approved	17-Apr-25	09:30	17-Apr-25	17:00	
865	RQ214277	OCC_229	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SAMBA(PG)		D	AMP Work	17/Apr/2025	09:30	17/Apr/2025	17:00	Kindly approve.	PLANNED	Approved	17-Apr-25	09:30	17-Apr-25	17:00	
866	RQ215117	OCC_229	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PARBATI POOLING BANALA(PG)		C	Replacement of defective ICT-2 B phase Unit with Cold spare.	16/Apr/2025	10:00	20/Apr/2025	18:00	Kindly approve.	PLANNED	Approved	16-Apr-25	10:00	20-Apr-25	18:00	
867	RQ214591	OCC_229	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BASSI(PG)		D	400kV Busbar Relay Retrofitment work and Main Bay & Tie Bay LBB backtrip testing.	16/Apr/2025	09:00	17/Apr/2025	18:00		PLANNED	Approved	16-Apr-25	15:00	17-Apr-25	23:00	May be given from 15:00Hrs/All other ICT must be in service / Load to be managed by Rajasthan
868	RQ214587	OCC_229	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BAGHPAT(PG)		D	General AMP of ICT and Relay Testing Work	16/Apr/2025	09:00	16/Apr/2025	18:00		PLANNED	Approved	16-Apr-25	09:00	16-Apr-25	18:00	
869	RQ214577	OCC_229	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	15/Apr/2025	18:00	16/Apr/2025	23:00		PLANNED	Approved	15-Apr-25	18:00	16-Apr-25	23:00	May be given from 18:00 Hrs
870	RQ214631	OCC_229	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT FATEHGARH_III(PG)		D	For RTCC commissioning & CoE Compliances, AMP of ICT	15/Apr/2025	17:00	16/Apr/2025	23:59		PLANNED	Approved	15-Apr-25	17:00	16-Apr-25	23:59	May be given from 17:00 Hrs
871	RQ214271	OCC_229	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT PATIALA(PG)		D	for AMP WORKS	15/Apr/2025	09:30	15/Apr/2025	17:00	Kindly approve.	PLANNED	Approved	15-Apr-25	09:30	15-Apr-25	17:00	
872	RQ214272	OCC_229	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT WAGOORA(PG)		D	AMP Work	15/Apr/2025	09:30	15/Apr/2025	17:00	Kindly approve.	PLANNED	Approved	15-Apr-25	09:30	15-Apr-25	17:00	
873	RQ214589	OCC_229	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BASSI(PG)		D	400kV Busbar Relay Retrofitment work and Main Bay & Tie Bay LBB backtrip testing.	15/Apr/2025	09:00	16/Apr/2025	18:00		PLANNED	Approved	15-Apr-25	15:00	16-Apr-25	23:00	May be given from 15:00Hrs/All other ICT must be in service / Load to be managed by Rajasthan
874	RQ214613	OCC_229	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SAHARANPUR(PG)		D	AMP Work of ICT-2.	14/Apr/2025	09:00	14/Apr/2025	18:00		PLANNED	Approved	14-Apr-25	09:00	14-Apr-25	18:00	
875	RQ214607	OCC_229	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BHIWADI(PG)		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays in its tie bay	14/Apr/2025	09:00	14/Apr/2025	13:00		PLANNED	Approved	14-Apr-25	09:00	14-Apr-25	13:00	
876	RQ214586	OCC_229	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BAGHPAT(PG)		C	For SF6 gas leakage arrest work in 220 KV side LA of Y-phase and General AMP	14/Apr/2025	09:00	15/Apr/2025	18:00		PLANNED	Approved	14-Apr-25	09:00	15-Apr-25	18:00	

877	RQ214576	OCC_229	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	13/Apr/2025	18:00	14/Apr/2025	23:00		PLANNED	Approved	13-Apr-25	18:00	14-Apr-25	23:00	May be given from 18:00 Hrs
878	RQ214606	OCC_229	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BHIWADI(PG)		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays in its tie bay	12/Apr/2025	09:00	12/Apr/2025	13:00		PLANNED	Approved	12-Apr-25	09:00	12-Apr-25	13:00	
879	RQ214575	OCC_229	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	11/Apr/2025	18:00	12/Apr/2025	23:00		PLANNED	Approved	11-Apr-25	18:00	12-Apr-25	23:00	May be given from 18:00 Hrs
880	RQ214630	OCC_229	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT FATEHGARH_II(PG)		D	For RTCC commissioning & CoE Compliances, AMP of ICT	11/Apr/2025	17:00	12/Apr/2025	23:59		PLANNED	Approved	11-Apr-25	17:00	12-Apr-25	23:59	May be given from 17:00 Hrs
881	RQ214612	OCC_229	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SAHARANPUR(PG)		D	AMP Work of ICT-1.	11/Apr/2025	09:00	11/Apr/2025	18:00		PLANNED	Approved	11-Apr-25	09:00	11-Apr-25	18:00	
882	RQ214605	OCC_229	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BHIWADI(PG)		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays in its tie bay	11/Apr/2025	09:00	11/Apr/2025	13:00		PLANNED	Approved	11-Apr-25	09:00	11-Apr-25	13:00	
883	RQ214574	OCC_229	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	09/Apr/2025	18:00	10/Apr/2025	23:00		PLANNED	Approved	09-Apr-25	18:00	10-Apr-25	23:00	May be given from 18:00 Hrs
884	RQ214595	OCC_229	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BALLABHGARH(PG)		D	LBB TESTING AND GENERAL MAINTENANCE OF EQUIPMENTS	09/Apr/2025	10:00	09/Apr/2025	20:00		PLANNED	Approved	09-Apr-25	10:00	09-Apr-25	20:00	
885	RQ214601	OCC_229	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ROORKEE(PG)		D	relay retrofitment work	09/Apr/2025	09:00	09/Apr/2025	18:00		PLANNED	Approved	09-Apr-25	09:00	09-Apr-25	18:00	
886	RQ214604	OCC_229	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MANESAR(PG)		D	relay testing and scheme checking	09/Apr/2025	09:00	09/Apr/2025	18:00		PLANNED	Approved	09-Apr-25	09:00	09-Apr-25	18:00	
887	RQ215116	OCC_229	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PANCHKULA(PG)		C	Overhauling of OLTC	08/Apr/2025	09:00	09/Apr/2025	18:00	Kindly approve.	PLANNED	Approved	08-Apr-25	09:00	09-Apr-25	18:00	
888	RQ214600	OCC_229	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ROORKEE(PG)		D	relay retrofitment work	08/Apr/2025	09:00	08/Apr/2025	18:00		PLANNED	Approved	08-Apr-25	09:00	08-Apr-25	18:00	
889	RQ214627	OCC_229	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FATEHGARH_II(PG)		D	For RTCC commissioning & CoE Compliances, AMP of ICT	07/Apr/2025	17:00	09/Apr/2025	23:59		PLANNED	Approved	07-Apr-25	17:00	09-Apr-25	23:59	May be given from 17:00 Hrs
890	RQ214594	OCC_229	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BAHADURGARH(PG)		D	LBB TESTING AND GENERAL MAINTENANCE OF EQUIPMENTS	07/Apr/2025	10:00	07/Apr/2025	20:00		PLANNED	Approved	07-Apr-25	10:00	07-Apr-25	20:00	
891	RQ214267	OCC_229	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT KISHENPUR(PG)		D	AMP Work	07/Apr/2025	09:30	07/Apr/2025	17:00	Kindly approve.	PLANNED	Approved	07-Apr-25	09:30	07-Apr-25	17:00	May be given subject to other ICTs must be in service/ Load of other ICTs must be managed during shutdown
892	RQ215114	OCC_229	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT PATIALA(PG)		C	for AMP WORKS & Internal Inspection	07/Apr/2025	09:00	08/Apr/2025	17:30	Kindly approve.	PLANNED	Approved	07-Apr-25	09:00	08-Apr-25	17:30	
893	RQ214266	OCC_229	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KISHENPUR(PG)		D	AMP Work	05/Apr/2025	09:30	05/Apr/2025	17:00	Kindly approve.	PLANNED	Approved	05-Apr-25	09:30	05-Apr-25	17:00	May be given subject to other ICTs must be in service/ Load of other ICTs must be managed during shutdown

894	RQ214593	OCC_229	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAHADURGARH(PG)		D	LBB TESTING AND GENERAL MAINTENANCE OF EQUIPMENTS	04/Apr/2025	10:00	04/Apr/2025	20:00		PLANNED	Approved	04-Apr-25	10:00	04-Apr-25	20:00	
895	RQ214592	OCC_229	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SONIPAT(PG)		D	FOR AMP OF ICT AND MTC OF ISOLATOR	04/Apr/2025	10:00	04/Apr/2025	18:00		PLANNED	Approved	04-Apr-25	10:00	04-Apr-25	18:00	
896	RQ214602	OCC_229	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MEERUT(PG)		D	AMP Work	04/Apr/2025	09:00	04/Apr/2025	18:00		PLANNED	Approved	04-Apr-25	09:00	04-Apr-25	18:00	
897	RQ214268	OCC_229	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT LUDHIANA(PG)		D	AMP Work	03/Apr/2025	09:30	03/Apr/2025	17:00	Kindly approve.	PLANNED	Approved	03-Apr-25	09:30	03-Apr-25	17:00	
898	RQ214270	OCC_229	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PATIALA(PG)		D	for AMP WORKS	03/Apr/2025	09:30	03/Apr/2025	17:00	Kindly approve.	PLANNED	Approved	03-Apr-25	09:30	03-Apr-25	17:00	
899	RQ214615	OCC_229	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT JAIPUR SOUTH(PG)		D	TBC related Scheme checking and TBC isolator alignment work	03/Apr/2025	09:00	04/Apr/2025	18:00		PLANNED	Approved	03-Apr-25	09:00	04-Apr-25	18:00	
900	RQ214269	OCC_229	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT PATIALA(PG)		D	for AMP WORKS	02/Apr/2025	09:30	02/Apr/2025	17:00	Kindly approve.	PLANNED	Approved	02-Apr-25	09:30	02-Apr-25	17:00	
901	RQ214603	OCC_229	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BHINMAL(PG)		D	440KV AND 220KV Side CT Oil sampling work,	02/Apr/2025	09:00	02/Apr/2025	18:00		PLANNED	Approved	02-Apr-25	09:00	02-Apr-25	18:00	
902	RQ215115	OCC_229	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT PANCHKULA(PG)		C	Overhauling of OLTC	02/Apr/2025	09:00	03/Apr/2025	18:00	Kindly approve.	PLANNED	Approved	02-Apr-25	09:00	03-Apr-25	18:00	
903	RQ214629	OCC_229	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT FATEHGARH_III(PG)		D	For RTCC commissioning & CoE Compliances, AMP of ICT	01/Apr/2025	17:00	02/Apr/2025	23:59		PLANNED	Approved	01-Apr-25	17:00	02-Apr-25	23:59	May be given from 17:00 Hrs
904	RQ214614	OCC_229	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT JAIPUR SOUTH(PG)		D	TBC related Scheme checking and TBC isolator alignment work	01/Apr/2025	09:00	02/Apr/2025	18:00		PLANNED	Approved	01-Apr-25	09:00	02-Apr-25	18:00	
905	RQ214611	OCC_229	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT KURUKSHETRA(PG)		D	BDV/PPM of OLTC Chamber Oil for all three phases of ICT2 Kurukshetra found below the normative range in the primary as well as confirmatory sample	18/Mar/2025	09:00	18/Mar/2025	15:00	Already approved in OCC227 but could not be availed due to unprecedented and unavoidable reasons	PLANNED	Approved	18-Mar-25	09:00	18-Mar-25	15:00	
906	RQ215286	OCC_229	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT LUCKNOW_1(PG)	POWER GRID	D	220KV BUSBAR-1 RELAY RETROFITMENT WORK AND FUCTIONAL TESTING & PRIMARY INJECTION TESTING	28/Apr/2025	10:00	28/Apr/2025	18:00		PLANNED	Approved	28-Apr-25	10:00	28-Apr-25	18:00	
907	RQ214153	OCC_229	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SOHAWAL(PG)	POWER GRID	D	Relay Testing and Protection Scheme Implementation	26/Apr/2025	09:00	26/Apr/2025	18:00		PLANNED	Approved	26-Apr-25	09:00	26-Apr-25	18:00	
908	RQ215277	OCC_229	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT LUCKNOW_1(PG)	POWER GRID	D	220KV BUSBAR-1 RELAY RETROFITMENT WORK AND FUCTIONAL TESTING & PRIMARY INJECTION TESTING	25/Apr/2025	10:00	25/Apr/2025	18:00		PLANNED	Approved	25-Apr-25	10:00	25-Apr-25	18:00	
909	RQ215251	OCC_229	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAINPURI(PG)	POWER GRID	D	AMP Work	11/Apr/2025	09:00	11/Apr/2025	18:00		PLANNED	Approved	11-Apr-25	09:00	11-Apr-25	18:00	

910	RQ215271	OCC_229	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT LUCKNOW_1(PG)	POWER GRID	D	LBB RELAY (202 BAY) RETROFITMENT WORK	09/Apr/2025	10:00	09/Apr/2025	18:00		PLANNED	Approved	09-Apr-25	10:00	09-Apr-25	18:00	
911	RQ215252	OCC_229	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAINPURI(PG)	POWER GRID	D	AMP Work	08/Apr/2025	09:00	08/Apr/2025	18:00		PLANNED	Approved	08-Apr-25	09:00	08-Apr-25	18:00	
912	RQ215269	OCC_229	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT LUCKNOW_1(PG)	POWER GRID	D	LBB RELAY (201 BAY) RETROFITMENT WORK	05/Apr/2025	08:00	05/Apr/2025	18:00		PLANNED	Approved	05-Apr-25	08:00	05-Apr-25	18:00	
913	RQ213964	OCC_229	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning.	25/Apr/2025	08:00	25/Apr/2025	18:00		PLANNED	Approved	25-Apr-25	08:00	25-Apr-25	18:00	
914	RQ213962	OCC_229	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes, BMK, CTR Panel and C&R Panels	17/Apr/2025	08:00	17/Apr/2025	18:00		PLANNED	Approved	17-Apr-25	08:00	17-Apr-25	18:00	
915	RQ213961	OCC_229	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning.	16/Apr/2025	08:00	16/Apr/2025	18:00		PLANNED	Approved	16-Apr-25	08:00	16-Apr-25	18:00	
916	RQ213934	OCC_229	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes, BMK, CTR Panel and C&R Panels	09/Apr/2025	08:00	09/Apr/2025	18:00		PLANNED	Approved	09-Apr-25	08:00	09-Apr-25	18:00	
917	RQ213965	OCC_229	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT RAJPURA(PS)	PSTCL	D	Annual maintenance/ Protection testing of ICT and its related equipments	04/Apr/2025	08:00	04/Apr/2025	18:00		PLANNED	Approved	04-Apr-25	08:00	04-Apr-25	18:00	
918	RQ213933	OCC_229	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening, cleaning.	04/Apr/2025	08:00	04/Apr/2025	18:00		PLANNED	Approved	04-Apr-25	08:00	04-Apr-25	18:00	
919	RQ213967	OCC_229	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT RAJPURA(PS)	PSTCL	D	Annual Protection testing of ICT and its related equipments	03/Apr/2025	08:00	03/Apr/2025	18:00		PLANNED	Approved	03-Apr-25	08:00	03-Apr-25	18:00	
920	RQ213932	OCC_229	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes, BMK, CTR Panel and C&R Panels	01/Apr/2025	08:00	01/Apr/2025	18:00		PLANNED	Approved	01-Apr-25	08:00	01-Apr-25	18:00	
921	RQ213966	OCC_229	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT RAJPURA(PS)	PSTCL	D	Annual Protection testing of ICT and its related equipments	01/Apr/2025	08:00	01/Apr/2025	18:00		PLANNED	Approved	01-Apr-25	08:00	01-Apr-25	18:00	
922	RQ213729	OCC_229	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT SULTANPUR(UP)	UPPTCL	C	* For routine protection testing and Preventive Maintenance of Transformer	24/Apr/2025	10:00	24/Apr/2025	17:00		PLANNED	Approved	24-Apr-25	10:00	24-Apr-25	17:00	
923	RQ213738	OCC_229	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PANKI(UP)	UPPTCL	C	* SHUTDOWN OF 315MVA ICT-II FOR STRINGING OF 220KV JACK BUS TWIN MOOSE CONDUCTOR OF 315MVA ICT-II	24/Apr/2025	10:00	30/Apr/2025	17:00		PLANNED	Approved	24-Apr-25	10:00	30-Apr-25	17:00	

924	RQ214130	OCC_229	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SULTANPUR(UP)	UPPTCL	C	For Preventive Maintenance of Transformer	23/Apr/2025	10:00	23/Apr/2025	17:00		PLANNED	Approved	23-Apr-25	10:00	23-Apr-25	17:00	
925	RQ213764	OCC_229	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAREILLY(UP)	UPPTCL	C	* 220 KV C.B. Overhauling and other Preventive Maintenance works. Main CB >X will be under continuous Shutdown while during th	22/Apr/2025	10:00	24/Apr/2025	17:00		PLANNED	Approved	22-Apr-25	10:00	24-Apr-25	17:00	
926	RQ213737	OCC_229	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SULTANPUR(UP)	UPPTCL	C	* For Preventive Maintenance of Transformer	22/Apr/2025	10:00	22/Apr/2025	17:00		PLANNED	Approved	22-Apr-25	10:00	22-Apr-25	17:00	
927	RQ213734	OCC_229	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT UNNAO(UP)	UPPTCL	C	* The shutdown is required for overhauling of OLTC Diverter switch of 315MVA ICT3. The load will be fed from 500MVA ICT2	22/Apr/2025	09:00	26/Apr/2025	17:00		PLANNED	Approved	22-Apr-25	09:00	26-Apr-25	17:00	
928	RQ214129	OCC_229	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 5 AT AGRA(UP)	UPPTCL	D	Half yearly routine maintenance	21/Apr/2025	09:00	23/Apr/2025	17:00		PLANNED	Approved	21-Apr-25	09:00	23-Apr-25	17:00	
929	RQ213739	OCC_229	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT PANKI(UP)	UPPTCL	C	SHUTDOWN OF 500MVA ICT-I FOR STRINGING OF 220KV JACK BUS TWIN MOOSE CONDUCTOR OF 500MVA ICT-I	17/Apr/2025	10:00	23/Apr/2025	17:00		PLANNED	Approved	17-Apr-25	10:00	23-Apr-25	17:00	
930	RQ214133	OCC_229	stuup_sd	TRANSFORMER	400/132 KV 100 MVA ICT 1 AT ANPARA(UP)	UPPTCL	C	For changing DC supply to relay and panel for commissioning of New DCDB	17/Apr/2025	09:00	17/Apr/2025	18:00		PLANNED	Approved	17-Apr-25	09:00	17-Apr-25	18:00	All other elements must be connected with Other Bus
931	RQ213741	OCC_229	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GR.NOIDA(UPC)	UPPTCL	C	* Maintenance work will be done of mentioned ICT during this shutdown period.	16/Apr/2025	10:00	16/Apr/2025	15:00		PLANNED	Approved	16-Apr-25	10:00	16-Apr-25	15:00	
932	RQ213732	OCC_229	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT AGRA(UP)	UPPTCL	D	Half Yearly routine maintenance	16/Apr/2025	09:00	18/Apr/2025	17:00		PLANNED	Approved	16-Apr-25	09:00	18-Apr-25	17:00	
933	RQ213763	OCC_229	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAREILLY(UP)	UPPTCL	C	Attending oil seepage, Gasket replacement and centrifuging of T/F oil. Alongwith 400 KV C.B. Overhauling and other Preven	15/Apr/2025	10:00	21/Apr/2025	17:00		PLANNED	Approved	15-Apr-25	10:00	21-Apr-25	17:00	
934	RQ213735	OCC_229	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT UNNAO(UP)	UPPTCL	C	The shutdown is required for overhauling of OLTC Diverter switch of 315MVA ICT1. The load will be fed from 500MVA ICT2	15/Apr/2025	09:00	20/Apr/2025	17:00		PLANNED	Approved	15-Apr-25	09:00	20-Apr-25	17:00	
935	RQ214131	OCC_229	stuup_sd	TRANSFORMER	400/132 KV 100 MVA ICT 3 AT ANPARA(UP)	UPPTCL	C	For changing DC supply to relay and panel for commissioning of New DCDB	14/Apr/2025	09:00	14/Apr/2025	18:00		PLANNED	Approved	14-Apr-25	09:00	14-Apr-25	18:00	All other elements must be connected with Other Bus
936	RQ214132	OCC_229	stuup_sd	TRANSFORMER	400/132 KV 100 MVA ICT 2 AT ANPARA(UP)	UPPTCL	C	For changing DC supply to relay and panel for commissioning of New DCDB	12/Apr/2025	09:00	12/Apr/2025	18:00		PLANNED	Approved	12-Apr-25	09:00	12-Apr-25	18:00	All other elements must be connected with Other Bus

937	RQ215188	OCC_229	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GONDA(UP)	UPPTCL	D	Routine testing and maintenance work	10/Apr/2025	09:00	12/Apr/2025	18:00		PLANNED	Approved	10-Apr-25	09:00	12-Apr-25	18:00	
938	RQ213736	OCC_229	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 2 AT SULTANPUR(UP)	UPPTCL	C	For Preventive Maintenance of Transformer	08/Apr/2025	10:00	08/Apr/2025	17:00		PLANNED	Approved	08-Apr-25	10:00	08-Apr-25	17:00	
939	RQ213765	OCC_229	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BAREILLY(UP)	UPPTCL	C	400 KV C.B. Overhauling and other Preventive Maintenance works. No supply affected, maintained through 315 MVA ICT 1 and	07/Apr/2025	10:00	12/Apr/2025	17:00		PLANNED	Approved	07-Apr-25	10:00	12-Apr-25	17:00	
940	RQ213742	OCC_229	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GR.NOIDA(UPC)	UPPTCL	C	* Maintenance work will be done related mention ICT during this shutdown period.	07/Apr/2025	10:00	07/Apr/2025	15:00		PLANNED	Approved	07-Apr-25	10:00	07-Apr-25	15:00	
941	RQ213733	OCC_229	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT AGRA(UP)	UPPTCL	D	Half Yearly routine maintenance	07/Apr/2025	09:00	09/Apr/2025	17:00		PLANNED	Approved	07-Apr-25	09:00	09-Apr-25	17:00	
942	RQ215187	OCC_229	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GONDA(UP)	UPPTCL	D	Routine testing and maintenance work	07/Apr/2025	09:00	09/Apr/2025	18:00		PLANNED	Approved	07-Apr-25	09:00	09-Apr-25	18:00	
943	RQ213771	OCC_229	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 3 AT OBRA_B(UP)	UPPTCL	C	For overhauling of transformer and testing of bay equipment	03/Apr/2025	08:00	15/Apr/2025	20:00		PLANNED	Approved	03-Apr-25	08:00	15-Apr-25	20:00	
944	RQ214307	OCC_229	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAREILLY(UP)	UPPTCL	C	* FOR TESTING OF NEWLY COMMISSIONED 220KV BUS BAR PROTECTION PANEL. SUPPLY OF ALL 220KV FEEDERS AFFECTED DURING THIS PERIOD.	02/Apr/2025	10:00	02/Apr/2025	13:00		PLANNED	Approved					Subject to UK consent./ Shutdown may be availed before 25/03/2025 due to lower demand as requested by UK
945	RQ214309	OCC_229	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BAREILLY(UP)	UPPTCL	C	ANNUAL MAINTAINANCE AND TESTING	02/Apr/2025	10:00	02/Apr/2025	13:00		PLANNED	Approved					Subject to UK consent./ Shutdown may be availed before 25/03/2025 due to lower demand as requested by UK
946	RQ214308	OCC_229	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAREILLY(UP)	UPPTCL	C	FOR TESTING OF NEWLY COMMISSIONED 220KV BUS BAR PROTECTION PANEL. SUPPLY >X OF ALL 220KV FEEDERS AFFECTED DURING THIS PERIOD.	02/Apr/2025	10:00	02/Apr/2025	13:00		PLANNED	Approved					Subject to UK consent./ Shutdown may be availed before 25/03/2025 due to lower demand as requested by UK
947	RQ213728	OCC_229	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT UNNAO(UP)	UPPTCL	C	* The shutdown is required for replacement of 400kV side defective C.B. The load will be fed from 315MVA ICT1 3 no su	01/Apr/2025	09:00	12/Apr/2025	17:00		PLANNED	Approved	01-Apr-25	09:00	12-Apr-25	17:00	
948	RQ214336	OCC_229	slidchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT KIRORI(HV)	HVPNL	D	Preventive maintenance for upcoming summer season	21/Apr/2025	10:00	21/Apr/2025	17:00		PLANNED	Approved	21-Apr-25	10:00	21-Apr-25	17:00	
949	RQ214334	OCC_229	slidchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KIRORI(HV)	HVPNL	D	Preventive maintenance for upcoming summer season	13/Apr/2025	10:00	13/Apr/2025	17:00		PLANNED	Approved	13-Apr-25	10:00	13-Apr-25	17:00	

950	RQ214335	OCC_229	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KIRORI(HV)	HVPNL	D	Preventive maintenance for upcoming summer season	06/Apr/2025	10:00	06/Apr/2025	17:00		PLANNED	Approved	06-Apr-25	10:00	06-Apr-25	17:00	
951	RQ214338	OCC_229	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT DAULATABAD(HV)	HVPNL	D	For Yearly Mtc.	04/Apr/2025	09:00	04/Apr/2025	17:00		PLANNED	Approved	04-Apr-25	09:00	04-Apr-25	17:00	
952	RQ215049	OCC_229	sldcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT MUNDKA(DV)	DTL	D	Tan Delta Testing of the transformer	19/Apr/2025	14:00	19/Apr/2025	17:30	load shall be managed by DTL	PLANNED	Approved	19-Apr-25	14:00	19-Apr-25	17:30	
953	RQ215048	OCC_229	sldcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT MUNDKA(DV)	DTL	D	Tan Delta Testing of the transformer	19/Apr/2025	09:30	19/Apr/2025	13:00	load shall be managed by DTL	PLANNED	Approved	19-Apr-25	09:30	19-Apr-25	13:00	
954	RQ215053	OCC_229	sldcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT BAWANA(DV)	DTL	D	Tan Delta testing of CT and CBs , Preventive Maintenance , Testing as per PMS and General maintenance	08/Apr/2025	09:00	08/Apr/2025	17:00	load shall be managed by DTL	PLANNED	Approved	08-Apr-25	09:00	08-Apr-25	17:00	Other ICTs at Bawana must be in service/ Load to be managed by Delhi
955	RQ215058	OCC_229	sldcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT LONI HARSH VIHAR(DV)	DTL	D	Tan Delta testing and General Maintenance	03/Apr/2025	10:00	03/Apr/2025	17:00	load shall be managed by DTL	PLANNED	Approved	03-Apr-25	10:00	03-Apr-25	17:00	
956	RQ215057	OCC_229	sldcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT LONI HARSH VIHAR(DV)	DTL	D	Tan Delta testing and General Maintenance	02/Apr/2025	10:00	02/Apr/2025	17:00	load shall be managed by DTL	PLANNED	Approved	02-Apr-25	10:00	02-Apr-25	17:00	
957	RQ214881	OCC_229	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FATEHGARH_III(P G)	PRTL	D	for AMP work	18/Apr/2025	17:00	19/Apr/2025	23:00		PLANNED	Approved	18-Apr-25	17:00	19-Apr-25	23:00	May be given from 17:00 Hrs
958	RQ214883	OCC_229	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT FATEHGARH_III(P G)	PRTL	D	for AMP work	16/Apr/2025	17:00	17/Apr/2025	23:00		PLANNED	Approved	16-Apr-25	17:00	17-Apr-25	23:00	May be given from 17:00 Hrs
959	RQ214882	OCC_229	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT FATEHGARH_III(P G)	PRTL	D	for AMP work	13/Apr/2025	17:00	14/Apr/2025	23:00		PLANNED	Approved	13-Apr-25	17:00	14-Apr-25	23:00	May be given from 17:00 Hrs
960	RQ214880	OCC_229	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FATEHGARH_III(P G)	PRTL	D	for AMP work	11/Apr/2025	17:00	12/Apr/2025	23:00		PLANNED	Approved	11-Apr-25	17:00	12-Apr-25	23:00	May be given from 17:00 Hrs
961	RQ215002	OCC_229	sldcrs_sd	TRANSFORMER	400/11 KV 80 MVA ST 1 AT KAWAI SCTPS(APR)	RRVNL	D	Annual maintenance and testing of Bay equipments (Bay 405 & 406) and ST-1	18/Apr/2025	08:00	18/Apr/2025	18:00		PLANNED	Approved	18-Apr-25	08:00	18-Apr-25	18:00	
962	RQ215003	OCC_229	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MERTA(RS)	RRVNL	C	INTERNAL INSPECTION DUE TO FREQUENTLY OBSERVED BUCHLLOZ ALAM/TRIPPING. AFTER INSPECTION REMEDIAL ACTION TO BE TAKEN & COMPLETION OIL FILTRATION WORK OF ILT-II	01/Apr/2025	08:00	20/Apr/2025	18:00		PLANNED	Approved					Clubbed with 972
963	RQ215206	OCC_229	bbmb_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHIWANI(BB)	BBMB	D	Routine mtc	15/Apr/2025	08:00	15/Apr/2025	18:00		PLANNED	Approved	25-Mar-25		25-Mar-25		May be allowed subject to real time grid condition/Shutdown duration must be max 3 hours/ Utility may apply the shutdown in D-5 basis to NRLDC for approval on real time grid condition

964	RQ214999	OCC_229	slcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DEEDWANA(MTS)	RRVPNL ,ATSL	D	Reliability life assessment of transformer	14/Apr/2025	08:00	16/Apr/2025	18:00		PLANNED	Approved	14-Apr-25	15:00	16-Apr-25	23:00	May be given from 15:00Hrs/All other ICT must be in service / Load to be managed by Rajasthan
965	RQ215001	OCC_229	slcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DEEDWANA(MTS)	RRVPNL ,ATSL	D	Reliability life assessment of transformer	10/Apr/2025	08:00	12/Apr/2025	18:00		PLANNED	Approved	10-Apr-25	15:00	12-Apr-25	23:00	May be given from 15:00Hrs/All other ICT must be in service / Load to be managed by Rajasthan
966	RQ215212	OCC_229	ntpcos_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AURAIYA(NT)		C	Bus Bar Relay testing & commissioning	11/Apr/2025	08:00	12/Apr/2025	18:00	With 405 Tie-Bay & ICT-01 LV & 33 KV side	PLANNED	Approved	11-Apr-25	08:00	12-Apr-25	18:00	
967	RQ215210	OCC_229	ntpcos_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT AURAIYA(NT)		C	Bus Bar Relay testing & commissioning	07/Apr/2025	08:00	08/Apr/2025	18:00	Nil	PLANNED	Approved	07-Apr-25	08:00	08-Apr-25	18:00	
968	RQ214008	OCC_229	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 3 AT SITARGANJ(PG)		D	100MVA,220/132kV ICT-3 AT SITARGANJ for AMP WORK	23/Apr/2025	09:00	23/Apr/2025	17:00		PLANNED	Approved	18-Mar-25		18-Mar-25		May be allowed subject to real time grid condition/ Shutdown duration must be max 3 hours/ Utility may apply the shutdown in D-5 basis to NRLDC for approval on real time grid condition
969	RQ214006	OCC_229	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 2 AT SITARGANJ(PG)	POWER GRID	D	100MVA,220/132kV ICT-2 AT SITARGANJ for AMP WORK	09/Apr/2025	09:00	09/Apr/2025	17:00		PLANNED	Approved	09-Apr-25	09:00	09-Apr-25	17:00	
970	RQ213986	OCC_229	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 1 AT SITARGANJ(PG)	POWER GRID	D	100MVA,220/132kV ICT-1 AT SITARGANJ for amp work	02/Apr/2025	09:00	02/Apr/2025	17:00		PLANNED	Approved	02-Apr-25	09:00	02-Apr-25	17:00	
971	RQ214275	OCC_229	cpcc2_sd	TRANSFORMER	220/66 KV 160 MVA ICT 2 AT CHANDIGARH SEC 47 (PG)		D	AMP Work	01/Apr/2025	09:30	01/Apr/2025	17:00	Kindly approve.	PLANNED	Approved	01-Apr-25	09:30	01-Apr-25	17:00	
972	RQ214181	OCC_229	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PS) (PG) CKT-2		D	Damaged E/W replacement between span 154-155 and Tr. Line AMP work(Jumper Bolt/Nut Loose,Vibration damper Loose, Spacers Damaged)	30/Apr/2025	09:00	30/Apr/2025	18:00	Kindly approve.	PLANNED	Approved	30-Apr-25	09:00	30-Apr-25	18:00	May be allowed subject to Punjab consent for load management
973	RQ214565	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DUNI(RS)-JAIPUR SOUTH(PG) (RS) CKT-1		D	TBC isolator alignment work	30/Apr/2025	09:00	30/Apr/2025	18:00		PLANNED	Approved	30-Apr-25	09:00	30-Apr-25	18:00	
974	RQ214180	OCC_229	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PS) (PG) CKT-1		D	Damaged E/W replacement between span 154-155 and Tr. Line AMP work(Jumper Bolt/Nut Loose,Vibration damper Loose, Spacers Damaged)	30/Apr/2025	09:00	30/Apr/2025	18:00	Kindly approve.	PLANNED	Approved	30-Apr-25	09:00	30-Apr-25	18:00	May be allowed subject to Punjab consent for load management
975	RQ214179	OCC_229	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-UDHAMPUR(PDD) (PG) CKT-2		D	Tr. Line AMP work(Jumper Bolt/Nut Loose,Vibration damper Loose, Spacers Damaged)	29/Apr/2025	09:00	29/Apr/2025	18:00	Kindly approve.	PLANNED	Approved	29-Apr-25	09:00	29-Apr-25	18:00	May be given subject to J&K consent/Load to be managed by J&K
976	RQ214401	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2		D	AMP of line bay equipment by Kankroli Station & For attending S/D nature defects by Kankroli TLM	29/Apr/2025	08:00	29/Apr/2025	18:00	Non Auto of 220 KV Anta-Bhilwara CK1	PLANNED	Approved					Clubbed with 1008

977	RQ214178	OCC_229	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-UDHAMPUR(PDD) (PG) CKT-1		D	Tr. Line AMP work(Jumper Bolt/Nut Loose,Vibration damper Loose, Spacers Damaged)	28/Apr/2025	09:00	28/Apr/2025	18:00	Kindly approve.	PLANNED	Approved	28-Apr-25	09:00	28-Apr-25	18:00	May be given subject to J&K consent/Load to be managed by J&K
978	RQ214566	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-SEZJAIPUR(RS) (RS) CKT-1		D	TBC Isolator alignment work	28/Apr/2025	09:00	28/Apr/2025	17:30		PLANNED	Approved	28-Apr-25	09:00	28-Apr-25	17:30	
979	RQ214400	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1		D	AMP of line bay equipment by Kankroli Station & For attending S/D nature defects by Kankroli TLM	28/Apr/2025	08:00	28/Apr/2025	18:00	Non Auto of 220 KV Anta-Bhilwara CK2	PLANNED	Approved					Clubbed with 1060
980	RQ214436	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1		D	For Glass disc insulator & Bird Guard Replacement by Chittorgarh & Insert additional glass disc work by Kota	25/Apr/2025	08:00	30/Apr/2025	18:00	Non auto for 220 KV RAPPB-Chittorgarh Ckt-2	PLANNED	Approved	25-Apr-25	08:00	30-Apr-25	18:00	May be given Subject to NPCIL & Rajasthan consent/ Load to be managed by Rajasthan
981	RQ214564	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-GONER(RS) (RS) CKT-1		D	TBC related Scheme checking and TBC isolator alignment work	24/Apr/2025	09:00	25/Apr/2025	18:00		PLANNED	Approved	24-Apr-25	09:00	25-Apr-25	18:00	
982	RQ214540	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-NEEMRANA(RS) (RS) CKT-1		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays in its main bay and distance relay testin	23/Apr/2025	09:00	23/Apr/2025	18:00		PLANNED	Approved	23-Apr-25	09:00	23-Apr-25	18:00	
983	RQ214237	OCC_229	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KAITHAL(PG)-KAITHAL(HV) (HVPNL) CKT-1		D	Line equipment AMP work	22/Apr/2025	09:30	22/Apr/2025	14:00	Kindly approve.	PLANNED	Approved	22-Apr-25	09:30	22-Apr-25	14:00	
984	RQ214539	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-KUSHKHERA(RS) (RS) CKT-1		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays in its main bay and distance relay testin	22/Apr/2025	09:00	22/Apr/2025	18:00		PLANNED	Approved	22-Apr-25	09:00	22-Apr-25	18:00	
985	RQ214236	OCC_229	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KAITHAL(PG)-KAITHAL(HV) (HVPNL) CKT-2		D	Line equipment AMP work	21/Apr/2025	09:30	21/Apr/2025	14:00	Kindly approve.	PLANNED	Approved	01-Mar-25	08:00	06-Mar-25	18:00	Subject to real time grid condition
986	RQ214563	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-CHAKSU(RS) (RS) CKT-1		D	TBC related Scheme checking and TBC isolator alignment work	21/Apr/2025	09:00	22/Apr/2025	18:00		PLANNED	Approved	21-Apr-25	09:00	22-Apr-25	18:00	
987	RQ214538	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-MAU(HV) (HVPNL) CKT-1		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays in its main bay and distance relay testin	21/Apr/2025	09:00	21/Apr/2025	18:00		PLANNED	Approved	21-Apr-25	09:00	21-Apr-25	18:00	

988	RQ214381	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-AHEJ2L PSS HB_FGRAH_PG (AHEJ2L) (AHEJ2L) CKT-1		D	For Line bay AMP	21/Apr/2025	09:00	22/Apr/2025	17:00		PLANNED	Approved	21-Apr-25	09:00	22-Apr-25	17:00	May be given from 19:00 Hrs
989	RQ214497	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)-SANCHORE(RS) (RS) CKT-1		D	LINE BAY EQUIPMENT AMP TESTING WORK, SIEMENS RELAY 7SA522 FIRMWARE UPGRADATION	20/Apr/2025	08:00	20/Apr/2025	18:00	LINE BAY EQUIPMENT AMP TESTING WORK, SIEMENS RELAY 7SA522 FIRMWARE UPGRADATION	PLANNED	Approved	20-Apr-25	08:00	20-Apr-25	18:00	
990	RQ214562	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-VATIKA(RS) (RS) CKT-1		D	TBC related Scheme checking and TBC isolator alignment work	19/Apr/2025	09:00	20/Apr/2025	18:00		PLANNED	Approved	19-Apr-25	09:00	20-Apr-25	18:00	
991	RQ214537	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-HSIIDC BAWAL(HV) (HVPNL) CKT-1		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays in its main bay and distance relay testin	19/Apr/2025	09:00	19/Apr/2025	18:00		PLANNED	Approved	19-Apr-25	09:00	19-Apr-25	18:00	
992	RQ214478	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-2		D	For Glass disc insulator & Bird Guard Replacement by Chittorgarh & Insert additional glass disc work by Kota	19/Apr/2025	08:00	24/Apr/2025	18:00	Non auto for 220 kV RAPPB-Chittorgarh Ckt-1	PLANNED	Approved	19-Apr-25	08:00	24-Apr-25	18:00	May be given Subject to NPCIL & Rajasthan consent/ Load to be managed by Rajasthan
993	RQ214496	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)-BHINMAL(RS) (RS) CKT-2		D	LINE BAY EQUIPMENT AMP TESTING WORK, SIEMENS RELAY 7SA522 FIRMWARE UPGRADATION	19/Apr/2025	08:00	19/Apr/2025	18:00	LINE BAY EQUIPMENT AMP TESTING WORK, SIEMENS RELAY 7SA522 FIRMWARE UPGRADATION	PLANNED	Approved	19-Apr-25	08:00	19-Apr-25	18:00	
994	RQ214536	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-REWARI(HV) (HVPNL) CKT-2		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays in its main bay and distance relay testin	18/Apr/2025	09:00	18/Apr/2025	18:00		PLANNED	Approved	18-Apr-25	09:00	18-Apr-25	18:00	
995	RQ214495	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)-BHINMAL(RS) (RS) CKT-1		D	LINE BAY EQUIPMENT AMP TESTING WORK, SIEMENS RELAY 7SA522 FIRMWARE UPGRADATION	18/Apr/2025	08:00	18/Apr/2025	18:00	LINE BAY EQUIPMENT AMP TESTING WORK, SIEMENS RELAY 7SA522 FIRMWARE UPGRADATION	PLANNED	Approved	18-Apr-25	08:00	18-Apr-25	18:00	
996	RQ214561	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-VATIKA(RS) (RS) CKT-2		D	TBC related Scheme checking and TBC isolator alignment work	17/Apr/2025	09:00	18/Apr/2025	18:00		PLANNED	Approved	17-Apr-25	09:00	18-Apr-25	18:00	

997	RQ214535	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-REWARI(HV) (HVPNL) CKT-1		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays in its main bay and distance relay testin	17/Apr/2025	09:00	17/Apr/2025	18:00		PLANNED	Approved	17-Apr-25	09:00	17-Apr-25	18:00	
998	RQ214534	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-2		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays in its main bay and distance relay testin	16/Apr/2025	09:00	16/Apr/2025	18:00		PLANNED	Approved	16-Apr-25	09:00	16-Apr-25	18:00	
999	RQ214385	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-EDEN_SL_FGRAH_PG (ERCPL) (EDEN (ERCPL)) CKT-1		D	For Line bay AMP	16/Apr/2025	09:00	17/Apr/2025	18:00		PLANNED	Approved	16-Apr-25	19:00	17-Apr-25	23:00	May be given from 19:00 Hrs
1000	RQ214533	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-1		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays in its main bay and distance relay testin	15/Apr/2025	10:00	15/Apr/2025	18:00		PLANNED	Approved	15-Apr-25	10:00	15-Apr-25	18:00	
1001	RQ214485	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MEERUT(PG)-MODIPURAM(UP) (PG) CKT-2		D	Insertion of Porcelain Disc in Polymer Insulator	15/Apr/2025	08:00	15/Apr/2025	18:00	Insertion of Porcelain Disc in Polymer Insulator	PLANNED	Approved	15-Apr-25	08:00	15-Apr-25	18:00	
1002	RQ214200	OCC_229	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-PAMPFORE(PDD) (PG) CKT-2		C	Under ADDCAP vide CERC petition No 470/TT/2020 dated 14.10.2021 FOR CT REPLACEMENT	14/Apr/2025	09:00	15/Apr/2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	14-Apr-25	09:00	15-Apr-25	18:00	May be allowed subject to real time grid condition & JK consent /Load to be managed by JK
1003	RQ214386	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RENEW SOLARURJA_SL_FGARH_PG (RSUPL)-FATEHGARH_III(PG) (RENEW SOLAR URJA (RSUPL)) CKT-1		D	For Line bay AMP	14/Apr/2025	09:00	15/Apr/2025	18:00		PLANNED	Approved	14-Apr-25	19:00	15-Apr-25	23:00	May be given from 19:00 Hrs
1004	RQ214479	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBAR(RS) (PG) CKT-1		D	Insert additional glass disc work by Kota & Defects' rectification by Chittorgarh	14/Apr/2025	08:00	19/Apr/2025	18:00	S/D required timely	PLANNED	Approved	14-Apr-25	08:00	19-Apr-25	18:00	
1005	RQ214174	OCC_229	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-4		D	For AMP of Line Equipments	12/Apr/2025	09:30	12/Apr/2025	14:00	Kindly approve.	PLANNED	Approved	12-Apr-25	09:30	12-Apr-25	14:00	May be given subject to Salal consent/Subject to no generation evacuation constraint
1006	RQ214173	OCC_229	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-3		D	For AMP of Line Equipments	11/Apr/2025	09:30	11/Apr/2025	14:00	Kindly approve.	PLANNED	Approved	11-Apr-25	09:30	11-Apr-25	14:00	May be given subject to Salal consent/Subject to no generation evacuation constraint
1007	RQ214459	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KOTPUTLI(PG)-MANOHARPUR(RS) (RS) CKT-1		D	For AMP work and Relay Testing at Kotputli Substation	11/Apr/2025	09:00	11/Apr/2025	20:00	For AMP work and Relay Testing at Kotputli Substation	PLANNED	Approved	11-Apr-25	09:00	11-Apr-25	20:00	

1008	RQ214473	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2		D	Insert additional glass disc work	11/Apr/2025	08:00	17/Apr/2025	18:00	Non auto mode for 220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1, MOST URGENT	PLANNED	Approved	11-Apr-25	08:00	17-Apr-25	18:00	May be given subject to real time grid conditions/Anta & Rajasthan consent/Load to be managed by Rajasthan
1009	RQ214240	OCC_229	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AMRITSAR(PG)-KHASHA(PS) (PSTCL) CKT-2		D	For AMP of Line Equipments	10/Apr/2025	09:30	10/Apr/2025	14:00	Kindly approve.	PLANNED	Approved	10-Apr-25	09:30	10-Apr-25	14:00	
1010	RQ214458	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KOTPUTLI(PG)-KOTPUTLI(RS) (RS) CKT-1		D	For AMP work and Relay Testing at Kotputli Substation	10/Apr/2025	09:00	10/Apr/2025	20:00	For AMP work and Relay Testing at Kotputli Substation	PLANNED	Approved	10-Apr-25	09:00	10-Apr-25	20:00	
1011	RQ214199	OCC_229	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-PAMPFORE(PDD) (PG) CKT-1		C	Under ADDCAP vide CERC petition No 470/TT/2020 dated 14.10.2021 FOR CT REPLACEMENT	10/Apr/2025	09:00	11/Apr/2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	10-Apr-25	09:00	11-Apr-25	18:00	May be allowed subject to real time grid condition & JK consent /Load to be managed by JK
1012	RQ214213	OCC_229	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(PS) (PSTCL) CKT-3		D	For Bus Bar Relay testing of 220 kv bus-2 after modification on 09.01.2025	10/Apr/2025	09:00	10/Apr/2025	18:00	Kindly approve.	PLANNED	Approved	10-Apr-25	09:00	10-Apr-25	18:00	
1013	RQ214516	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-1		D	For stringing of 400kv M/C Mahranibagh-Narela TL	10/Apr/2025	08:00	13/Apr/2025	20:00	10 to 11	PLANNED	Approved	10-Apr-25	08:00	13-Apr-25	20:00	Subject to Delhi consent/ Load to be managed by Delhi
1014	RQ214494	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)-SAYLA(RS) (RS) CKT-2		D	LINE BAY EQUIPMENT AMP TESTING WORK, SIEMENS RELAY 7SA522 FIRMWARE UPGRADATION	10/Apr/2025	08:00	10/Apr/2025	18:00	LINE BAY EQUIPMENT AMP TESTING WORK, SIEMENS RELAY 7SA522 FIRMWARE UPGRADATION	PLANNED	Approved	10-Apr-25	08:00	10-Apr-25	18:00	
1015	RQ214517	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-2		D	For stringing of 400kv M/C Mahranibagh-Narela TL	10/Apr/2025	08:00	13/Apr/2025	20:00	10 to 11	PLANNED	Approved	10-Apr-25	08:00	13-Apr-25	20:00	Subject to Delhi consent/ Load to be managed by Delhi
1016	RQ214368	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DUNI(RS)-JAIPUR SOUTH(PG) (RS) CKT-1		D	Line Equipment AMP & Relay Testing	09/Apr/2025	09:00	09/Apr/2025	18:00		PLANNED	Approved	09-Apr-25	09:00	09-Apr-25	18:00	
1017	RQ214491	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FARIDABAD SEC-58 (HV)-SAMAYPUR(BB) (PG) CKT-2		D	Shutdown natures defects rectification work	09/Apr/2025	08:00	09/Apr/2025	18:00	Non -Auto of 220KV FARIDABAD(NT)-SAMAYPUR(BB) (PG) CKT-1	PLANNED	Approved					Club with 1018
1018	RQ214384	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-2		D	For Line bay AMP	08/Apr/2025	09:00	10/Apr/2025	18:00		PLANNED	Approved	08-Apr-25	19:00	10-Apr-25	23:00	May be given from 19:00 Hrs
1019	RQ214367	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-GONER(RS) (RS) CKT-1		D	Line Equipment AMP & Relay Testing	08/Apr/2025	09:00	08/Apr/2025	18:00		PLANNED	Approved	08-Apr-25	09:00	08-Apr-25	18:00	
1020	RQ214212	OCC_229	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(PS) (PSTCL) CKT-1		D	For Bus Bar Relay testing of 220 kv Bus-1 after modification on 07.01.2025	08/Apr/2025	09:00	08/Apr/2025	18:00	Kindly approve.	PLANNED	Approved	08-Apr-25	09:00	08-Apr-25	18:00	

1021	RQ214490	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FARIDABAD SEC-58 (HV)-FARIDABAD(NT) (PG) CKT-2		D	Shutdown natures defects rectification work	08/Apr/2025	08:00	08/Apr/2025	18:00	Non-Auto of 220KV FARIDABAD(NT)-SAMAYPUR(BB) (PG) CKT-1	PLANNED	Approved	08-Apr-25	08:00	08-Apr-25	18:00	
1022	RQ214215	OCC_229	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAIRASIUL(NH)-PONG(BB) (PG) CKT-1		D	Under ADDCAP for Replacment of Control & Relay Panel, Add Cap_Petition No. 712/TT/2020 at Pong end.	07/Apr/2025	10:00	08/Apr/2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	07-Apr-25	10:00	08-Apr-25	18:00	
1023	RQ214239	OCC_229	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AMRITSAR(PG)-KHASHA(PG) (PSTCL) CKT-1		D	For AMP of Line Equipments	07/Apr/2025	09:30	07/Apr/2025	14:00	Kindly approve.	PLANNED	Approved	07-Apr-25	09:30	07-Apr-25	14:00	
1024	RQ214544	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAHARANPUR(PG)-SAHARANPUR(UP) (UP) CKT-1		D	AMP Work of Line Bay	07/Apr/2025	09:00	07/Apr/2025	18:00		PLANNED	Approved	07-Apr-25	09:00	07-Apr-25	18:00	
1025	RQ214470	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PIRANKALIYAR(UKJ)-ROORKEE(PG) (PTCUL) CKT-3		D	relay retrofitment work	07/Apr/2025	09:00	07/Apr/2025	18:00		PLANNED	Approved	07-Apr-25	09:00	07-Apr-25	18:00	
1026	RQ214366	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-SEZJAIPUR(RS) (RS) CKT-1		D	Line Equipment AMP & Relay Testing	07/Apr/2025	09:00	07/Apr/2025	18:00		PLANNED	Approved	07-Apr-25	09:00	07-Apr-25	18:00	
1027	RQ214493	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)-SAYLA(RS) (RS) CKT-1		D	LINE BAY EQUIPMENT AMP TESTING WORK, SIEMENS RELAY 7SA522 FIRMWARE UPGRADATION	07/Apr/2025	08:00	07/Apr/2025	18:00	LINE BAY EQUIPMENT AMP TESTING WORK, SIEMENS RELAY 7SA522 FIRMWARE UPGRADATION	PLANNED	Approved	07-Apr-25	08:00	07-Apr-25	18:00	
1028	RQ214489	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FARIDABAD(NT)-SAMAYPUR(BB) (PG) CKT-1		D	Shutdown natures defects rectification work	07/Apr/2025	08:00	07/Apr/2025	18:00	Non-auto of 220KV 220 KV FARIDABAD SEC-58 (HV)-FARIDABAD(NT) (PG) CKT-2 & 220 KV FARIDABAD SEC-58 (HV)-SAMAYPUR(BB) (PG) CKT-2	PLANNED	Approved	07-Apr-25	08:00	07-Apr-25	18:00	
1029	RQ214482	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-SAWAIMADHOPUR(RS) (PG) CKT-1		D	Insert additional glass disc work	07/Apr/2025	08:00	12/Apr/2025	18:00	Non auto for 220 kv Anta(NTPC)-Lalsot(RS) tl	PLANNED	Approved	07-Apr-25	08:00	12-Apr-25	18:00	May be given subject to real time grid conditions/Anta & Rajasthan consent/Load to be managed by Rajasthan
1030	RQ214415	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(PG)-HISSAR IA(HV) (PG) CKT-2		D	220 KV Busbar retro fitment under add cap	07/Apr/2025	08:00	07/Apr/2025	18:00	220 KV Busbar retro fitment under add cap	PLANNED	Approved	07-Apr-25	08:00	07-Apr-25	18:00	
1031	RQ214383	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-1		D	For Line bay AMP	06/Apr/2025	09:00	08/Apr/2025	17:00		PLANNED	Approved	06-Apr-25	19:00	08-Apr-25	23:00	May be given from 19:00 Hrs

1032	RQ214492	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)-REODAR(RS) (RS) CKT-1		D	LINE BAY EQUIPMENT AMP TESTING WORK, SIEMENS RELAY 7SA522 FIRMWARE UPGRADATION	06/Apr/2025	08:00	06/Apr/2025	18:00	LINE BAY EQUIPMENT AMP TESTING WORK, SIEMENS RELAY 7SA522 FIRMWARE UPGRADATION	PLANNED	Approved	06-Apr-25	08:00	06-Apr-25	18:00	
1033	RQ214365	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-CHAKSU(RS) (RS) CKT-1		D	Line Equipment AMP & Relay Testing	05/Apr/2025	09:00	05/Apr/2025	18:00		PLANNED	Approved	05-Apr-25	09:00	05-Apr-25	18:00	
1034	RQ214469	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PIRANKALIYAR(UK)-ROORKEE(PG) (PTCUL) CKT-2		D	relay retrofiment work	05/Apr/2025	09:00	05/Apr/2025	18:00		PLANNED	Approved	05-Apr-25	09:00	05-Apr-25	18:00	
1035	RQ214198	OCC_229	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-ZIANKOTE(JK) (PDD JK) CKT-2		C	Under ADDCAP vide CERC petition No 470/TT/2020 dated 14.10.2021 FOR CT REPLACEMENT	05/Apr/2025	09:00	06/Apr/2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	05-Apr-25	09:00	06-Apr-25	18:00	May be allowed subject to real time grid condition & JK consent /Load to be managed by JK
1036	RQ214242	OCC_229	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-BISHNAH(JK) (PDD JK) CKT-1		D	For AMP of Line Equipments	05/Apr/2025	09:00	05/Apr/2025	14:00	Kindly approve.	PLANNED	Approved	05-Apr-25	09:00	05-Apr-25	14:00	
1037	RQ214414	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-HISSAR IA(HV) (HVPL) CKT-1		D	220 KV Busbar retro fitment under add cap	05/Apr/2025	08:00	05/Apr/2025	18:00	220 KV Busbar retro fitment under add cap	PLANNED	Approved					Club with 1096
1038	RQ214216	OCC_229	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JESSORE(HP)-PONG(BB) (PG) CKT-1		D	Under ADDCAP for Replacment of Control & Relay Panel, Add Cap_Petition No. 712/TT/2020 at Pong end.	04/Apr/2025	10:00	05/Apr/2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	04-Apr-25	10:00	05-Apr-25	18:00	
1039	RQ214421	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANKROLI(PG)-KANKROLI(RS) (RS) CKT-2		D	AMP of line bay equipment	04/Apr/2025	09:00	04/Apr/2025	18:00		PLANNED	Approved	04-Apr-25	09:00	04-Apr-25	18:00	
1040	RQ214468	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PIRANKALIYAR(UK)-ROORKEE(PG) (PTCUL) CKT-1		D	relay retrofiment work	04/Apr/2025	09:00	04/Apr/2025	18:00		PLANNED	Approved					Subject to UK consent . Shutdown may be availed before 31/03/2025 due to lower demand
1041	RQ214543	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NANAUTA(UP)-SAHARANPUR(PG) (UP) CKT-1		D	AMP Work of Line Bay	04/Apr/2025	09:00	04/Apr/2025	18:00		PLANNED	Approved	04-Apr-25	09:00	04-Apr-25	18:00	
1042	RQ214364	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-VATIKA(RS) (RS) CKT-2		D	Line Equipment AMP & Relay Testing	04/Apr/2025	09:00	04/Apr/2025	18:00		PLANNED	Approved	04-Apr-25	09:00	04-Apr-25	18:00	
1043	RQ214457	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KOTPUTLI(PG)-BANSUR(RS) (RS) CKT-2		D	For Relay Testing at Kotputli Substation	04/Apr/2025	09:00	04/Apr/2025	20:00	For Relay Testing at Kotputli Substation	PLANNED	Approved	04-Apr-25	09:00	04-Apr-25	20:00	
1044	RQ214413	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(PG)-SAGWAN(HV) (HVPL) CKT-2		D	220 KV Busbar retro fitment under add cap	04/Apr/2025	08:00	04/Apr/2025	18:00	220 KV Busbar retro fitment under add cap	PLANNED	Approved	04-Apr-25	08:00	04-Apr-25	18:00	
1045	RQ214467	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ROORKEE(PG)-RAMNAGAR(UK) (PTCUL) CKT-1		D	relay retrofiment work	03/Apr/2025	09:00	03/Apr/2025	18:00		PLANNED	Approved					Subject to UK consent . Shutdown may be availed before 31/03/2025 due to lower demand

1046	RQ214363	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-VATIKA(RS) (RS) CKT-1		D	Line Equipment AMP & Relay Testing	03/Apr/2025	09:00	03/Apr/2025	18:00		PLANNED	Approved	03-Apr-25	09:00	03-Apr-25	18:00	
1047	RQ214241	OCC_229	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-CHOWADHI (JK) (PDD JK) CKT-1		D	For AMP of Line Equipments	03/Apr/2025	09:00	03/Apr/2025	14:00	Kindly approve.	PLANNED	Approved	03-Apr-25	09:00	03-Apr-25	14:00	
1048	RQ214420	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANKROLI(PG)-KANKROLI(RS) (RS) CKT-1		D	AMP of line bay equipment	03/Apr/2025	09:00	03/Apr/2025	18:00		PLANNED	Approved	03-Apr-25	09:00	03-Apr-25	18:00	
1049	RQ214197	OCC_229	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-ZIANKOTE(JK) (PDD JK) CKT-1		C	Under ADDCAP vide CERC petition No 470/TT/2020 dated 14.10.2021 FOR CT REPLACEMENT	03/Apr/2025	09:00	04/Apr/2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	03-Apr-25	09:00	04-Apr-25	18:00	May be allowed subject to real time grid condition & JK consent /Load to be managed by JK
1050	RQ214382	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJ3L PSS HB_FGRAH_PG (AHEJ3L) (AHEJ3L) CKT-1		D	For Line bay AMP	03/Apr/2025	09:00	05/Apr/2025	17:00		PLANNED	Approved	03-Apr-25	19:00	05-Apr-25	23:00	May be given from 19:00 Hrs
1051	RQ214456	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KOTPUTLI(PG)-BANSUR(RS) (RS) CKT-1		D	For Relay Testing at Kotputli Substation	03/Apr/2025	09:00	03/Apr/2025	20:00	For Relay Testing at Kotputli Substation	PLANNED	Approved	03-Apr-25	09:00	03-Apr-25	20:00	
1052	RQ214542	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KHARA(UP)-SAHARANPUR(PG) (UP) CKT-1		D	AMP Work of Line Bay	03/Apr/2025	09:00	03/Apr/2025	18:00		PLANNED	Approved	03-Apr-25	09:00	03-Apr-25	18:00	
1053	RQ214412	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(PG)-FATEHABAD(HV) (HVPNL) CKT-1		D	220 KV Busbar retro fitment under add cap	03/Apr/2025	08:00	03/Apr/2025	18:00	220 KV Busbar retro fitment under add cap	PLANNED	Approved	03-Apr-25	08:00	03-Apr-25	18:00	
1054	RQ214235	OCC_229	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHEEKA(HV)-KAITHAL(PG) (HVPNL) CKT-2		D	Line equipment AMP work	02/Apr/2025	09:30	02/Apr/2025	14:00	Kindly approve.	PLANNED	Approved	02-Apr-25	09:30	02-Apr-25	14:00	
1055	RQ214541	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAHARANPUR(PG)-SHAMLI(UP) (UP) CKT-1		D	AMP Work of Line Bay	02/Apr/2025	09:00	02/Apr/2025	18:00		PLANNED	Approved	02-Apr-25	09:00	02-Apr-25	18:00	
1056	RQ214201	OCC_229	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENGANGA(NH)-WAGOORA(PG) (PG) CKT-1		C	For AMP of Line Equipments	02/Apr/2025	09:00	02/Apr/2025	14:00	Kindly approve.	PLANNED	Approved	02-Apr-25	09:00	02-Apr-25	14:00	May be allowed subject to real time grid condition & JK consent /Load to be managed by JK
1057	RQ214411	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(PG)-SAGWAN(HV) (HVPNL) CKT-2		D	220 KV Busbar retro fitment under add cap	02/Apr/2025	08:00	02/Apr/2025	18:00	220 KV Busbar retro fitment under add cap	PLANNED	Approved	02-Apr-25	08:00	02-Apr-25	18:00	
1058	RQ214234	OCC_229	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHEEKA(HV)-KAITHAL(PG) (HVPNL) CKT-1		D	Line equipment AMP work	01/Apr/2025	09:30	01/Apr/2025	14:00	Kindly approve.	PLANNED	Approved	01-Apr-25	09:30	01-Apr-25	14:00	
1059	RQ214471	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_C(NP)-ANTA(NT) (PG) CKT-1		D	Insert additional glass disc work	01/Apr/2025	08:00	06/Apr/2025	18:00	S/D required timely	PLANNED	Approved	01-Apr-25	08:00	06-Apr-25	18:00	Shutdown may be given subject to NPCIL & NTPC consent
1060	RQ214472	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1		D	Insert additional glass disc work	01/Apr/2025	08:00	06/Apr/2025	18:00	Non auto mode for 220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2, MOST URGENT	PLANNED	Approved	14-Apr-25	08:00	20-Apr-25	18:00	Shutdown may be given subject to NPCIL & NTPC consent

1061	RQ214162	OCC_229	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-BARN(JK) (PDD JK) CKT-1		D	AR Non auto required for carrying out stringing work of 400KV Kishtwar Kishenpur line in span of 5/0 to 6/0 as 400KV Dulhasti Kishenpur 2 CKT 2 is crossing above lines at span No 5-6. SD taken under construction head for stringing of Circuit-2 of 400KV Dulhasti Kishenpur II being executed for evacuation of Power from Pakaldul HEP in Chenab Valley HEPs approved in 2nd meeting of NRSCT. (MoM_3rd_NRPCTP_19.02.2021_P 29 MOM Page 140).	01/Apr/2025	08:00	15/Apr/2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	01-Apr-25	08:00	15-Apr-25	18:00	
1062	RQ214161	OCC_229	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-BARN(JK) (PDD JK) CKT-1		C	SD taken for carrying out stringing work of 400KV Kishtwar Kishenpur line in span of 5/0 to 6/0 as 400KV Dulhasti Kishenpur 2 CKT 2 is crossing above lines at span No 5-6. SD taken under construction head for stringing of Circuit-2 of 400KV Dulhasti Kishenpur II being executed for evacuation of Power from Pakaldul HEP in Chenab Valley HEPs approved in 2nd meeting of NRSCT. (MoM_3rd_NRPCTP_19.02.2021_P 29 MOM Page 140).	01/Apr/2025	08:00	15/Apr/2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	01-Apr-25	08:00	15-Apr-25	18:00	May be allowed subject to real time grid condition & JK consent /Load to be managed by JK
1063	RQ214410	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(PG)-SAGWAN(HV) (HVPNL) CKT-1		D	220 KV Busbar retro fitment under add cap	01/Apr/2025	08:00	01/Apr/2025	18:00	220 KV Busbar retro fitment under add cap	PLANNED	Approved	01-Apr-25	08:00	01-Apr-25	18:00	

1064	RQ214164	OCC_229	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-BARN(JK) (PDD JK) CKT-2		D	AR Non auto required for carrying out stringing work of 400KV Kishtwar Kishenpur line in span of 5/0 to 6/0 as 400KV Dulhasti Kishenpur 2 CKT 2 is crossing above lines at span No 5-6. SD taken under construction head for stringing of Circuit-2 of 400KV Dulhasti Kishenpur II being executed for evacuation of Power from Pakaldul HEP in Chenab Valley HEPs approved in 2nd meeting of NRSCT. (MoM_3rd_NRPCTP_19.02.2021_P 29 MOM Page 140).	01/Apr/2025	08:00	15/Apr/2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	01-Apr-25	08:00	15-Apr-25	18:00	
1065	RQ214163	OCC_229	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-BARN(JK) (PDD JK) CKT-2		C	SD taken for carrying out stringing work of 400KV Kishtwar Kishenpur line in span of 5/0 to 6/0 as 400KV Dulhasti Kishenpur 2 CKT 2 is crossing above lines at span No 5-6. SD taken under construction head for stringing of Circuit-2 of 400KV Dulhasti Kishenpur II being executed for evacuation of Power from Pakaldul HEP in Chenab Valley HEPs approved in 2nd meeting of NRSCT. (MoM_3rd_NRPCTP_19.02.2021_P 29 MOM Page 140).	01/Apr/2025	08:00	15/Apr/2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	01-Apr-25	08:00	15-Apr-25	18:00	May be allowed subject to real time grid condition & JK consent /Load to be managed by JK

1066	RQ214166	OCC_229	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-1		D	AR Non auto required for carrying out stringing work of 400KV Kishtwar Kishenpur line in span of 5/0 to 6/0 as 400KV Dulhasti Kishenpur 2 CKT 2 is crossing above lines at span No 5-6. SD taken under construction head for stringing of Circuit-2 of 400KV Dulhasti Kishenpur II being executed for evacuation of Power from Pakaldul HEP in Chenab Valley HEPs approved in 2nd meeting of NR SCT. (MoM_3rd_NRPCTP_19.02.2021_P 29 MOM Page 140).	01/Apr/2025	08:00	15/Apr/2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	01-Apr-25	08:00	15-Apr-25	18:00	
1067	RQ214165	OCC_229	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-1		C	SD taken for carrying out stringing work of 400KV Kishtwar Kishenpur line in span of 5/0 to 6/0 as 400KV Dulhasti Kishenpur 2 CKT 2 is crossing above lines at span No 5-6. SD taken under construction head for stringing of Circuit-2 of 400KV Dulhasti Kishenpur II being executed for evacuation of Power from Pakaldul HEP in Chenab Valley HEPs approved in 2nd meeting of NR SCT. (MoM_3rd_NRPCTP_19.02.2021_P 29 MOM Page 140).	01/Apr/2025	08:00	15/Apr/2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	01-Apr-25	08:00	15-Apr-25	18:00	May be allowed subject to NHPC consent /No generation evacuation constraint
1068	RQ214481	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1		D	Insert additional glass disc work	01/Apr/2025	08:00	06/Apr/2025	18:00	Non auto for 220 kV Anta(NTPC)-Swaimadhapur (RS) t1	PLANNED	Approved	07-Apr-25	08:00	13-Apr-25	18:00	Shutdown may be given subject to NPCIL & NTPC consent

1069	RQ214168	OCC_229	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-2		D	AR Non auto required for carrying out stringing work of 400KV Kishtwar Kishenpur line in span of 5/0 to 6/0 as 400KV Dulhasti Kishenpur 2 CKT 2 is crossing above lines at span No 5-6. SD taken under construction head for stringing of Circuit-2 of 400KV Dulhasti Kishenpur II being executed for evacuation of Power from Pakaldul HEP in Chenab Valley HEPs approved in 2nd meeting of NRSCT. (MoM_3rd_NRPCTP_19.02.2021_P 29 MOM Page 140).	01/Apr/2025	08:00	15/Apr/2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	01-Apr-25	08:00	15-Apr-25	18:00	
1070	RQ214167	OCC_229	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-2		C	SD taken for carrying out stringing work of 400KV Kishtwar Kishenpur line in span of 5/0 to 6/0 as 400KV Dulhasti Kishenpur 2 CKT 2 is crossing above lines at span No 5-6. SD taken under construction head for stringing of Circuit-2 of 400KV Dulhasti Kishenpur II being executed for evacuation of Power from Pakaldul HEP in Chenab Valley HEPs approved in 2nd meeting of NRSCT. (MoM_3rd_NRPCTP_19.02.2021_P 29 MOM Page 140).	01/Apr/2025	08:00	15/Apr/2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	01-Apr-25	08:00	15-Apr-25	18:00	May be allowed subject to NHPC consent /No generation evacuation constraint
1071	RQ215138	OCC_229	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(BB)-JAMSHER(PS) (BB) CKT-2	BBMB	D	Half Yearly mtc	30/Apr/2025	08:00	30/Apr/2025	18:00		PLANNED	Approved	30-Apr-25	08:00	30-Apr-25	18:00	
1072	RQ215140	OCC_229	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-JAMALPUR (BB) CKT-2	BBMB	D	Half Yearly mtc	29/Apr/2025	08:00	29/Apr/2025	18:00		PLANNED	Approved	29-Apr-25	08:00	29-Apr-25	18:00	
1073	RQ214074	OCC_229	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-1	BBMB	D	Patrolling of line alongwith Tree trimming and Jumper tightening	28/Apr/2025	08:00	28/Apr/2025	18:00		PLANNED	Approved					Club with 1100
1074	RQ215139	OCC_229	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-JAMALPUR (BB) CKT-1	BBMB	D	Half Yearly mtc	28/Apr/2025	08:00	28/Apr/2025	18:00		PLANNED	Approved	28-Apr-25	08:00	28-Apr-25	18:00	

1075	RQ215195	OCC_229	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2	BBMB	D	Half Yearly mtc	28/Apr/2025	08:00	28/Apr/2025	18:00		PLANNED	Approved	28-Apr-25	08:00	28-Apr-25	18:00	May be allowed subject to Rajasthan consent/ Load to be managed by Rajasthan	
1076	RQ215137	OCC_229	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(BB)-JAMSHER(PS) (BB) CKT-1	BBMB	D	Half Yearly mtc	26/Apr/2025	08:00	26/Apr/2025	18:00		PLANNED	Approved	26-Apr-25	08:00	26-Apr-25	18:00		
1077	RQ215090	OCC_229	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-CHIRAWA(RS) (BB) CKT-1	BBMB	D	For tree trimming under the line, requiring shutdown and routine maintenance of associated equipments	25/Apr/2025	08:00	25/Apr/2025	18:00		PLANNED	Approved	25-Apr-25	08:00	25-Apr-25	18:00		
1078	RQ215189	OCC_229	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BARNALA(PS)-BARNALA(BB) (BBMB) CKT-1	BBMB	D	Half Yearly mtc	25/Apr/2025	08:00	25/Apr/2025	18:00		PLANNED	Approved	25-Apr-25	08:00	25-Apr-25	18:00		
1079	RQ215194	OCC_229	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1	BBMB	D	Half Yearly mtc	25/Apr/2025	08:00	25/Apr/2025	18:00		PLANNED	Approved	25-Apr-25	08:00	25-Apr-25	18:00	May be allowed subject to Rajasthan consent/ Load to be managed by Rajasthan	
1080	RQ215162	OCC_229	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-4	BBMB	D	Half Yearly mtc	24/Apr/2025	08:00	24/Apr/2025	18:00		PLANNED	Approved	24-Apr-25	08:00	24-Apr-25	18:00		
1081	RQ215182	OCC_229	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR-SANGRUR (BB) CKT-2	BBMB	D	Half Yearly mtc	23/Apr/2025	08:00	23/Apr/2025	18:00		PLANNED	Approved	23-Apr-25	08:00	23-Apr-25	18:00		
1082	RQ215161	OCC_229	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-3	BBMB	D	Half Yearly mtc	23/Apr/2025	08:00	23/Apr/2025	18:00		PLANNED	Approved	23-Apr-25	08:00	23-Apr-25	18:00		
1083	RQ215098	OCC_229	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2	BBMB	D	For Bay Maintenance, Line patrolling & Tree trimming	23/Apr/2025	08:00	23/Apr/2025	18:00		PLANNED	Approved						Club with 1075
1084	RQ215129	OCC_229	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-GOBINDGARH(PS) (BB) CKT-2	BBMB	D	Half Yearly mtc	22/Apr/2025	08:00	22/Apr/2025	18:00		PLANNED	Approved	22-Apr-25	08:00	22-Apr-25	18:00		
1085	RQ215097	OCC_229	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1	BBMB	D	For Bay Maintenance, Line patrolling & Tree trimming	22/Apr/2025	08:00	22/Apr/2025	18:00		PLANNED	Approved						Club with 1079
1086	RQ215160	OCC_229	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-2	BBMB	D	Half Yearly mtc	22/Apr/2025	08:00	22/Apr/2025	18:00		PLANNED	Approved	22-Apr-25	08:00	22-Apr-25	18:00		
1087	RQ215190	OCC_229	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BARNALA(PS)-SANGRUR(BB) (BBMB) CKT-1	BBMB	D	Half Yearly mtc	22/Apr/2025	08:00	22/Apr/2025	18:00		PLANNED	Approved	22-Apr-25	08:00	22-Apr-25	18:00		
1088	RQ215181	OCC_229	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR-SANGRUR (BB) CKT-1	BBMB	D	Half Yearly mtc	21/Apr/2025	08:00	21/Apr/2025	18:00		PLANNED	Approved	21-Apr-25	08:00	21-Apr-25	18:00		
1089	RQ215168	OCC_229	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAGADHARI (BB) CKT-1	BBMB	D	Pre-Monsoon mtc. of S/Stn. Equipment	21/Apr/2025	08:00	21/Apr/2025	18:00		PLANNED	Approved	21-Apr-25	08:00	21-Apr-25	18:00		
1090	RQ215152	OCC_229	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-JAMALPUR (BB) CKT-1	BBMB	D	Pre-Monsoon /half yearly Mtc. Of line and Annual Mtc at Bhakra End	21/Apr/2025	08:00	23/Apr/2025	18:00		PLANNED	Approved	21-Apr-25	08:00	23-Apr-25	18:00		
1091	RQ215159	OCC_229	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-1	BBMB	D	Half Yearly mtc	21/Apr/2025	08:00	21/Apr/2025	18:00		PLANNED	Approved	21-Apr-25	08:00	21-Apr-25	18:00		

1092	RQ215126	OCC_229	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-CHARKHI DADRI (BB) CKT-1	BBMB	D	Annual Mtc	17/Apr/2025	08:00	17/Apr/2025	18:00		PLANNED	Approved	17-Apr-25	08:00	17-Apr-25	18:00	
1093	RQ215128	OCC_229	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-BHAR(PS) (BB) CKT-1	BBMB	D	Half Yearly mtc	15/Apr/2025	08:00	15/Apr/2025	18:00		PLANNED	Approved	15-Apr-25	08:00	15-Apr-25	18:00	
1094	RQ215185	OCC_229	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-2	BBMB	D	Half Yearly mtc	15/Apr/2025	08:00	15/Apr/2025	18:00		PLANNED	Approved	15-Apr-25	08:00	15-Apr-25	18:00	
1095	RQ215171	OCC_229	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-SANGRUR(BB) (BBMB) CKT-2	BBMB	D	Pre Monsoon/Half Yearly Mtc. of line	15/Apr/2025	08:00	17/Apr/2025	18:00		PLANNED	Approved	15-Apr-25	08:00	17-Apr-25	18:00	
1096	RQ215183	OCC_229	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-HISSAR (BB) CKT-2	BBMB	D	Half Yearly mtc	15/Apr/2025	08:00	15/Apr/2025	18:00		PLANNED	Approved	15-Apr-25	08:00	15-Apr-25	18:00	
1097	RQ215163	OCC_229	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-HISSAR (BB) CKT-1	BBMB	D	Half Yearly mtc	11/Apr/2025	08:00	11/Apr/2025	18:00		PLANNED	Approved	11-Apr-25	08:00	11-Apr-25	18:00	
1098	RQ215186	OCC_229	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAGADHARI-KURUKSHETRA (BB) CKT-1	BBMB	D	For Pre Monsoon mtc. of line and S/Stn equipments	11/Apr/2025	08:00	11/Apr/2025	18:00		PLANNED	Approved	11-Apr-25	08:00	11-Apr-25	18:00	
1099	RQ215174	OCC_229	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH-SAMAYPUR (BB) CKT-2	BBMB	D	Half Yearly mtc	11/Apr/2025	08:00	11/Apr/2025	18:00		PLANNED	Approved	11-Apr-25	08:00	11-Apr-25	18:00	
1100	RQ215184	OCC_229	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-1	BBMB	D	Half Yearly mtc	10/Apr/2025	08:00	10/Apr/2025	18:00		PLANNED	Approved	10-Apr-25	08:00	10-Apr-25	18:00	May be allowed subject to Punjab consent/ Load to be managed by Punjab
1101	RQ215132	OCC_229	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-DHULKOTE (BB) CKT-2	BBMB	D	Half Yearly mtc	10/Apr/2025	08:00	11/Apr/2025	18:00		PLANNED	Approved	10-Apr-25	08:00	11-Apr-25	18:00	
1102	RQ215175	OCC_229	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH-SAMAYPUR (BB) CKT-3	BBMB	D	Half Yearly mtc	10/Apr/2025	08:00	10/Apr/2025	18:00		PLANNED	Approved	10-Apr-25	08:00	10-Apr-25	18:00	
1103	RQ215173	OCC_229	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH-SAMAYPUR (BB) CKT-1	BBMB	D	Half Yearly mtc	09/Apr/2025	08:00	09/Apr/2025	18:00		PLANNED	Approved	09-Apr-25	08:00	09-Apr-25	18:00	
1104	RQ215178	OCC_229	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI-SAMAYPUR (BB) CKT-1	BBMB	D	Half Yearly mtc	09/Apr/2025	08:00	09/Apr/2025	18:00		PLANNED	Approved	09-Apr-25	08:00	09-Apr-25	18:00	
1105	RQ215177	OCC_229	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-DHULKOTE (BB) CKT-2	BBMB	D	Quarterly mtc	09/Apr/2025	08:00	09/Apr/2025	18:00		PLANNED	Approved	09-Apr-25	08:00	09-Apr-25	18:00	
1106	RQ215179	OCC_229	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-HISSAR IA(HV) (BBMB) CKT-2	BBMB	D	Half Yearly mtc	09/Apr/2025	08:00	09/Apr/2025	18:00		PLANNED	Approved	09-Apr-25	08:00	09-Apr-25	18:00	
1107	RQ214034	OCC_229	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-1	BBMB	D	Patrolling of line alongwith Tree trimming and Jumper tightening	08/Apr/2025	08:00	08/Apr/2025	18:00		PLANNED	Rejected					Duplicate entry
1108	RQ215172	OCC_229	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH-CHARKHI DADRI (BB) CKT-1	BBMB	D	Half Yearly mtc	08/Apr/2025	08:00	08/Apr/2025	18:00		PLANNED	Approved	08-Apr-25	08:00	08-Apr-25	18:00	
1109	RQ215142	OCC_229	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-2	BBMB	D	For Half Yearly Mtc. of Line and S/Stn at both ends	08/Apr/2025	08:00	08/Apr/2025	18:00		PLANNED	Approved	08-Apr-25	08:00	08-Apr-25	18:00	

1110	RQ215176	OCC_229	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-DHULKOTE (BB) CKT-1	BBMB	D	Quarterly mtc	08/Apr/2025	08:00	08/Apr/2025	18:00		PLANNED	Approved	08-Apr-25	08:00	08-Apr-25	18:00	
1111	RQ215167	OCC_229	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-KURUKSHETRA (BB) CKT-1	BBMB	D	Quarterly mtc	07/Apr/2025	08:00	07/Apr/2025	18:00		PLANNED	Approved	07-Apr-25	08:00	07-Apr-25	18:00	
1112	RQ215153	OCC_229	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-JAMALPUR (BB) CKT-2	BBMB	D	Annual Mtc	07/Apr/2025	08:00	07/Apr/2025	18:00		PLANNED	Approved	07-Apr-25	08:00	07-Apr-25	18:00	
1113	RQ215170	OCC_229	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-SANGRUR(BB) (BBMB) CKT-1	BBMB	D	Pre Monsoon/Half Yearly Mtc. of line	06/Apr/2025	08:00	06/Apr/2025	18:00		PLANNED	Approved	06-Apr-25	08:00	06-Apr-25	18:00	
1114	RQ215151	OCC_229	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-GANGUWAL (BB) CKT-2	BBMB	D	Half Yearly mtc at Bhakra & Ganguwal End	06/Apr/2025	08:00	06/Apr/2025	18:00		PLANNED	Approved	06-Apr-25	08:00	06-Apr-25	18:00	
1115	RQ215165	OCC_229	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-DHULKOTE (BB) CKT-1	BBMB	D	Annual Mtc	06/Apr/2025	08:00	06/Apr/2025	18:00		PLANNED	Approved	06-Apr-25	08:00	06-Apr-25	18:00	
1116	RQ215166	OCC_229	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-DHULKOTE (BB) CKT-2	BBMB	D	Annual Mtc	04/Apr/2025	08:00	04/Apr/2025	18:00		PLANNED	Approved	04-Apr-25	08:00	04-Apr-25	18:00	
1117	RQ215150	OCC_229	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-GANGUWAL (BB) CKT-1	BBMB	D	Half Yearly mtc at Bhakra & Ganguwal End	04/Apr/2025	08:00	04/Apr/2025	18:00		PLANNED	Approved	04-Apr-25	08:00	04-Apr-25	18:00	
1118	RQ215141	OCC_229	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-1	BBMB	D	For Half Yearly Mtc. of Line and S/Stn & routine mtc at Pong End.	04/Apr/2025	08:00	04/Apr/2025	18:00		PLANNED	Approved	04-Apr-25	08:00	04-Apr-25	18:00	
1119	RQ215164	OCC_229	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-HISSAR (BB) CKT-2	BBMB	D	General mtc	03/Apr/2025	08:00	03/Apr/2025	18:00		PLANNED	Approved	03-Apr-25	08:00	03-Apr-25	18:00	
1120	RQ215124	OCC_229	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-1	BBMB	D	Annual Mtc	02/Apr/2025	08:00	02/Apr/2025	18:00		PLANNED	Approved	02-Apr-25	08:00	02-Apr-25	18:00	
1121	RQ215131	OCC_229	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-DHULKOTE (BB) CKT-1	BBMB	D	Half Yearly mtc	02/Apr/2025	08:00	03/Apr/2025	18:00		PLANNED	Approved	02-Apr-25	08:00	03-Apr-25	18:00	
1122	RQ215133	OCC_229	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAGADHARI (BB) CKT-1	BBMB	D	Pre Monsoon mtc. of line and S/Stn .	01/Apr/2025	08:00	01/Apr/2025	18:00		PLANNED	Approved	01-Apr-25	08:00	01-Apr-25	18:00	
1123	RQ215135	OCC_229	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DASUYA(PS)-JALANDHAR(BB) (BBMB) CKT-2	BBMB	D	Half Yearly mtc	01/Apr/2025	08:00	01/Apr/2025	18:00		PLANNED	Approved	01-Apr-25	08:00	01-Apr-25	18:00	
1124	RQ215125	OCC_229	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-2	BBMB	D	Annual Mtc	01/Apr/2025	08:00	01/Apr/2025	18:00		PLANNED	Approved	01-Apr-25	08:00	01-Apr-25	18:00	
1125	RQ215288	OCC_229	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUCKNOW_1(PG)-KANDUNI (UP) CKT-2	UPPTCL	D	220KV BUSBAR-1 RELAY RETROFITMENT WORK AND FUNCTIONAL TESTING & PRIMARY INJECTION TESTING	30/Apr/2025	08:00	30/Apr/2025	18:00		PLANNED	Approved	30-Apr-25	08:00	30-Apr-25	18:00	

1126	RQ215287	OCC_229	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUCKNOW_1(PG)-KANDUNI (UP) CKT-1	UPPTCL	D	220KV BUSBAR-1 RELAY RETROFITMENT WORK AND FUCTIONAL TESTING & PRIMARY INJECTION TESTING	29/Apr/2025	10:00	29/Apr/2025	18:00		PLANNED	Approved	29-Apr-25	10:00	29-Apr-25	18:00	
1127	RQ215282	OCC_229	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KURSI ROAD(UP)-LUCKNOW_1(PG) (UP) CKT-2	UPPTCL	D	220KV BUSBAR-1 RELAY RETROFITMENT WORK AND FUCTIONAL TESTING & PRIMARY INJECTION TESTING	28/Apr/2025	10:00	28/Apr/2025	18:00		PLANNED	Approved	28-Apr-25	10:00	28-Apr-25	18:00	
1128	RQ215284	OCC_229	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUCKNOW_1(PG)-BAKSHI KA TALAB(UP) (UP) CKT-1	UPPTCL	D	220KV BUSBAR-1 RELAY RETROFITMENT WORK AND FUCTIONAL TESTING & PRIMARY INJECTION TESTING	26/Apr/2025	10:00	26/Apr/2025	18:00		PLANNED	Approved	26-Apr-25	10:00	26-Apr-25	18:00	
1129	RQ215283	OCC_229	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUCKNOW_1(PG)-BAKSHI KA TALAB(UP) (UP) CKT-1	UPPTCL	D	220KV BUSBAR-1 RELAY RETROFITMENT WORK AND FUCTIONAL TESTING & PRIMARY INJECTION TESTING	26/Apr/2025	10:00	26/Apr/2025	18:00		PLANNED	Approved	26-Apr-25	10:00	26-Apr-25	18:00	
1130	RQ215285	OCC_229	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHINHAT(UP)-LUCKNOW_1(PG) (UP) CKT-1	UPPTCL	D	220KV BUSBAR-1 RELAY RETROFITMENT WORK AND FUCTIONAL TESTING & PRIMARY INJECTION TESTING	26/Apr/2025	10:00	26/Apr/2025	18:00		PLANNED	Approved	26-Apr-25	10:00	26-Apr-25	18:00	
1131	RQ215281	OCC_229	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KURSI ROAD(UP)-LUCKNOW_1(PG) (UP) CKT-1	UPPTCL	D	220KV BUSBAR-1 RELAY RETROFITMENT AND FUCTIONAL AND PRIMARY INJECTION TESTING WORK	25/Apr/2025	10:00	25/Apr/2025	18:00		PLANNED	Approved	25-Apr-25	10:00	25-Apr-25	18:00	
1132	RQ215276	OCC_229	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUCKNOW_1(PG)-KANDUNI (UP) CKT-2	UPPTCL	D	LBB RELAY (210 BAY) RETROFITMENT WORK	23/Apr/2025	10:00	23/Apr/2025	18:00		PLANNED	Approved	23-Apr-25	10:00	23-Apr-25	18:00	
1133	RQ214099	OCC_229	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NEW TANDA (UP)-SOHAWAL(PG) (UP) CKT-1	UPPTCL	D	BAY MAINTENANCE	23/Apr/2025	09:00	23/Apr/2025	17:00		PLANNED	Rejected					Consent denied by Powergrid/AMP work already done
1134	RQ215275	OCC_229	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUCKNOW_1(PG)-KANDUNI (UP) CKT-1	UPPTCL	D	LBB RELAY (209 BAY) RETROFITMENT WORK	21/Apr/2025	10:00	21/Apr/2025	18:00		PLANNED	Approved	21-Apr-25	10:00	21-Apr-25	18:00	
1135	RQ215056	OCC_229	napp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NAPP(NP)-DEBAI(UP) (UP) CKT-1	UPPTCL	C	Up gradation of line protection scheme / installation of main-II protection	20/Apr/2025	09:00	22/Apr/2025	19:00		PLANNED	Approved	20-Apr-25	09:00	22-Apr-25	19:00	May be given subject to UP consent / Load to be managed by UP
1136	RQ215274	OCC_229	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KURSI ROAD(UP)-LUCKNOW_1(PG) (UP) CKT-2	UPPTCL	D	LBB RELAY (208 BAY) RETROFITMENT WORK	19/Apr/2025	08:00	19/Apr/2025	18:00	Lucknow-Paikaramau Line	PLANNED	Approved	19-Apr-25	08:00	19-Apr-25	18:00	
1137	RQ215055	OCC_229	napp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NAPP(NP)-ATRAULI(UP) (UP) CKT-1	UPPTCL	C	Up gradation of line protection scheme / installation of main-II protection	18/Apr/2025	09:00	19/Apr/2025	19:00		PLANNED	Approved	18-Apr-25	09:00	19-Apr-25	19:00	May be given subject to UP consent / Load to be managed by UP

1138	RQ215273	OCC_229	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KURSI ROAD(UP)-LUCKNOW_1(PG)(UP) CKT-1	UPPTCL	D	LBB RELAY (207 BAY) RETROFITMENT WORK	17/Apr/2025	08:00	17/Apr/2025	18:00	Lucknow-Paikaramau Line	PLANNED	Approved	17-Apr-25	08:00	17-Apr-25	18:00	
1139	RQ215054	OCC_229	napp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NAPP(NP)-KHURJA(UP) (UP) CKT-1	UPPTCL	C	Up gradation of line protection scheme / installation of main-II protection	16/Apr/2025	09:00	17/Apr/2025	19:00		PLANNED	Approved	16-Apr-25	09:00	17-Apr-25	19:00	May be given subject to UP consent / Load to be managed by UP
1140	RQ215051	OCC_229	napp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NAPP(NP)-SIMBHOLI(UP) (UP) CKT-1	UPPTCL	C	Up gradation of line protection scheme / installation of main-II protection	12/Apr/2025	09:00	15/Apr/2025	19:00		PLANNED	Approved	12-Apr-25	09:00	15-Apr-25	19:00	May be given subject to UP consent / Load to be managed by UP
1141	RQ215272	OCC_229	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHINHAT(UP)-LUCKNOW_1(PG)(UP) CKT-1	UPPTCL	D	LBB RELAY (205 BAY) RETROFITMENT WORK	11/Apr/2025	10:00	11/Apr/2025	18:00		PLANNED	Approved	11-Apr-25	10:00	11-Apr-25	18:00	
1142	RQ215050	OCC_229	napp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NAPP(NP)-SAMBHAL(UP) (UP) CKT-1	UPPTCL	C	Up gradation of line protection scheme / installation of main-II protection	08/Apr/2025	09:00	11/Apr/2025	19:00		PLANNED	Approved	08-Apr-25	09:00	11-Apr-25	19:00	May be given subject to UP consent / Load to be managed by UP
1143	RQ214679	OCC_229	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SOHAWAL(PG)-BARABANKI(UP) (UP) CKT-2	UPPTCL	D	BAY MAINTENANCE	08/Apr/2025	09:00	08/Apr/2025	17:00		PLANNED	Approved	08-Apr-25	09:00	08-Apr-25	17:00	
1144	RQ215270	OCC_229	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUCKNOW_1(PG)-BAKSHI KA TALAB(UP) (UP) CKT-1	UPPTCL	D	LBB RELAY (204 BAY) RETROFITMENT WORK	07/Apr/2025	10:00	07/Apr/2025	18:00		PLANNED	Approved	07-Apr-25	10:00	07-Apr-25	18:00	
1145	RQ214674	OCC_229	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SOHAWAL(PG)-BARABANKI(UP) (UP) CKT-1	UPPTCL	D	BAY MAINTENANCE	07/Apr/2025	09:00	07/Apr/2025	17:00		PLANNED	Approved	07-Apr-25	09:00	07-Apr-25	17:00	
1146	RQ215259	OCC_229	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MAINPURI(PG)-FEROZABAD(UP) (UP) CKT-1	UPPTCL	D	AMP work of line bay equipment	04/Apr/2025	09:00	04/Apr/2025	18:00		PLANNED	Approved	04-Apr-25	09:00	04-Apr-25	18:00	
1147	RQ214098	OCC_229	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SOHAWAL(PG)-BAHRAICH(UP) (UP) CKT-1	UPPTCL	D	For Relay Testing & scheme updation	04/Apr/2025	09:00	04/Apr/2025	17:00		PLANNED	Approved	04-Apr-25	09:00	04-Apr-25	17:00	
1148	RQ214096	OCC_229	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SOHAWAL(PG)-GONDA(UP) (UP) CKT-1	UPPTCL	D	For Relay Testing & scheme updation	03/Apr/2025	09:00	03/Apr/2025	17:00		PLANNED	Approved	03-Apr-25	09:00	03-Apr-25	17:00	
1149	RQ214095	OCC_229	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SOHAWAL(PG)-AYODHYA (UP) (UP) CKT-1	UPPTCL	D	For Relay Testing & scheme updation	02/Apr/2025	09:00	02/Apr/2025	17:00		PLANNED	Approved	02-Apr-25	09:00	02-Apr-25	17:00	
1150	RQ214076	OCC_229	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MEHAL-KALAN(PS) (PSTCL) CKT-2	PSTCL	D	Tree cutting and Jumper tightening T.No. 1 to 20	29/Apr/2025	08:00	29/Apr/2025	18:00		PLANNED	Approved	29-Apr-25	08:00	29-Apr-25	18:00	
1151	RQ214075	OCC_229	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MEHAL-KALAN(PS) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening T.No. 1 to 20	28/Apr/2025	08:00	28/Apr/2025	18:00		PLANNED	Approved	28-Apr-25	08:00	28-Apr-25	18:00	
1152	RQ215191	OCC_229	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BARNALA(BB)-LEHRAMOHABBAT(PS) (PSTCL) CKT-1	PSTCL	D	Half Yearly mtc	23/Apr/2025	08:00	23/Apr/2025	18:00		PLANNED	Approved	23-Apr-25	08:00	23-Apr-25	18:00	
1153	RQ214061	OCC_229	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-AJITWAL(PS) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening T.No. 42 to 60	22/Apr/2025	08:00	22/Apr/2025	18:00		PLANNED	Approved	22-Apr-25	08:00	22-Apr-25	18:00	

1154	RQ214048	OCC_229	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-DORAHA(PS) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening T.No. 1 to 20	16/Apr/2025	08:00	16/Apr/2025	18:00		PLANNED	Approved	16-Apr-25	08:00	16-Apr-25	18:00	
1155	RQ214857	OCC_229	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-AJITWAL(PS) (PSTCL) CKT-1	PSTCL	D	For Maintenance of Line and Bay equipments	14/Apr/2025	09:00	14/Apr/2025	16:00	kindly approve	PLANNED	Approved	14-Apr-25	09:00	14-Apr-25	16:00	
1156	RQ214855	OCC_229	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-BADNI KALAN(PS) (PSTCL) CKT-1	PSTCL	D	For Maintenance of Line and Bay equipments	12/Apr/2025	09:00	12/Apr/2025	16:00	kindly approve	PLANNED	Approved	12-Apr-25	09:00	12-Apr-25	16:00	
1157	RQ214043	OCC_229	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-2	PSTCL	D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 120 to 130	12/Apr/2025	08:00	12/Apr/2025	18:00		PLANNED	Approved	12-Apr-25	08:00	12-Apr-25	18:00	
1158	RQ215136	OCC_229	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(BB)-BUTARI(PS) (PSTCL) CKT-1	PSTCL	D	Half Yearly mtc	11/Apr/2025	08:00	11/Apr/2025	18:00		PLANNED	Approved	11-Apr-25	08:00	11-Apr-25	18:00	
1159	RQ215148	OCC_229	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-1	PSTCL	D	Annual Mtc	10/Apr/2025	08:00	11/Apr/2025	18:00		PLANNED	Approved	10-Apr-25	08:00	11-Apr-25	18:00	May be allowed subject to Punjab consent/ Load to be managed by Punjab
1160	RQ214036	OCC_229	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-2	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	10/Apr/2025	08:00	10/Apr/2025	18:00		PLANNED	Approved					Club with 1172
1161	RQ214856	OCC_229	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MEHAL-KALAN(PS) (PSTCL) CKT-2	PSTCL	D	For Maintenance of Line and Bay equipments	09/Apr/2025	09:00	09/Apr/2025	16:00	kindly approve	PLANNED	Approved	09-Apr-25	09:00	09-Apr-25	16:00	
1162	RQ215134	OCC_229	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(BB)-ALAWALPUR(PS) (PSTCL) CKT-1	PSTCL	D	Half Yearly mtc	09/Apr/2025	08:00	09/Apr/2025	18:00		PLANNED	Approved	09-Apr-25	08:00	09-Apr-25	18:00	
1163	RQ214035	OCC_229	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-LALTOKALAN(PS) (PSTCL) CKT-2	PSTCL	D	Tree cutting and Jumper tightening T.No. 1 to 5	09/Apr/2025	08:00	09/Apr/2025	18:00		PLANNED	Approved	09-Apr-25	08:00	09-Apr-25	18:00	
1164	RQ215127	OCC_229	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-MOHALI(PS) (PSTCL) CKT-1	PSTCL	D	Half Yearly mtc	09/Apr/2025	08:00	09/Apr/2025	18:00		PLANNED	Approved	09-Apr-25	08:00	09-Apr-25	18:00	
1165	RQ214853	OCC_229	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(PS) (PSTCL) CKT-4	PSTCL	D	For Maintenance of Line and Bay equipments	07/Apr/2025	09:00	07/Apr/2025	16:00	kindly approve	PLANNED	Approved	07-Apr-25	09:00	07-Apr-25	16:00	
1166	RQ215130	OCC_229	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-MAJRA(PS) (PS) CKT-1	PSTCL	D	Half Yearly mtc	07/Apr/2025	08:00	07/Apr/2025	18:00		PLANNED	Approved	07-Apr-25	08:00	07-Apr-25	18:00	
1167	RQ214032	OCC_229	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-LALTOKALAN(PS) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening T.No. 1 to 5	07/Apr/2025	08:00	07/Apr/2025	18:00		PLANNED	Approved	07-Apr-25	08:00	07-Apr-25	18:00	
1168	RQ214027	OCC_229	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-1	PSTCL	D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 120 to 130	04/Apr/2025	08:00	04/Apr/2025	18:00		PLANNED	Approved	04-Apr-25	08:00	04-Apr-25	18:00	
1169	RQ214852	OCC_229	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(PS) (PSTCL) CKT-2	PSTCL	D	For Maintenance of Line and Bay equipments	03/Apr/2025	09:00	03/Apr/2025	16:00	kindly approve	PLANNED	Approved	03-Apr-25	09:00	03-Apr-25	16:00	

1170	RQ214023	OCC_229	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DANDHARIKALAN I(P5)-LUDHIANA(PG) (PSTCL) CKT-2	PSTCL	D	Tree cutting and Jumper tightening T.No. 5 to 20	03/Apr/2025	08:00	03/Apr/2025	18:00		PLANNED	Approved	03-Apr-25	08:00	03-Apr-25	18:00		
1171	RQ214015	OCC_229	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(P5) (P5) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	02/Apr/2025	08:00	02/Apr/2025	18:00		PLANNED	Approved						Club with 1159
1172	RQ215149	OCC_229	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(P5) (P5) CKT-2	PSTCL	D	Annual Mtc	02/Apr/2025	08:00	03/Apr/2025	18:00		PLANNED	Approved	02-Apr-25	08:00	03-Apr-25	18:00		May be allowed subject to Punjab consent/ Load to be managed by Punjab
1173	RQ214046	OCC_229	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-CHOWADHI (JK) (PDD JK) CKT-1	POWER GRID,PD D JK	D	Preventive Maintenance	27/Apr/2025	09:00	27/Apr/2025	14:00	80-90Mw load affected	PLANNED	Approved	27-Apr-25	09:00	27-Apr-25	14:00		
1174	RQ214039	OCC_229	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHOWADHI (JK)-GLADNI(PDD) (PDD JK) CKT-1	POWER GRID,PD D JK	D	Preventive Maintenance	27/Apr/2025	09:00	27/Apr/2025	14:00	80-90Mw load affected	PLANNED	Approved	27-Apr-25	09:00	27-Apr-25	14:00		
1175	RQ214041	OCC_229	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHOWADHI (JK)-GLADNI(PDD) (PDD JK) CKT-1	POWER GRID,PD D JK	D	Preventive Maintenance	20/Apr/2025	08:00	20/Apr/2025	13:00	200-220MW load affected	PLANNED	Approved	20-Apr-25	08:00	20-Apr-25	13:00		
1176	RQ215222	OCC_229	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LALSOTE(R5)-DAUSA(R5) (PG) CKT-1	POWER GRID	D	Installation of Piolet string in Lalsot-Anta Towers	22/Apr/2025	08:00	22/Apr/2025	18:00		PLANNED	Approved	22-Apr-25	08:00	22-Apr-25	18:00		
1177	RQ215093	OCC_229	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-LALSOTE(R5) (PG) CKT-1	POWER GRID	D	Installation of Piolet string in Lalsot-Anta Towers	22/Apr/2025	08:00	22/Apr/2025	18:00		PLANNED	Approved						Clubbed with 1068
1178	RQ214128	OCC_229	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-2	POWER GRID	D	Preventive Maintenance	20/Apr/2025	08:00	20/Apr/2025	13:00	200-220 MW load affected	PLANNED	Approved	20-Apr-25	08:00	20-Apr-25	13:00		
1179	RQ214127	OCC_229	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-1	POWER GRID	D	Preventive Maintenance	20/Apr/2025	08:00	20/Apr/2025	13:00	200-220 MW load affected	PLANNED	Approved	20-Apr-25	08:00	20-Apr-25	13:00		
1180	RQ213958	OCC_229	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-CBGANJ(UP) (PG) CKT-1	POWER GRID	D	To attend the SD nature defects in the line.	17/Apr/2025	08:00	18/Apr/2025	18:00		PLANNED	Approved	17-Apr-25	08:00	18-Apr-25	18:00		
1181	RQ215155	OCC_229	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FARIDABAD SEC-58 (HV)-SAMAYPUR(BB) (PG) CKT-2	POWER GRID	D	Half Yearly mtc	16/Apr/2025	08:00	16/Apr/2025	18:00		PLANNED	Approved	16-Apr-25	08:00	16-Apr-25	18:00		May be allowed subject to Haryana consent/ Load to be managed by Haryana
1182	RQ214086	OCC_229	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AURAIYA(NT)-SIKANDRA(UP) (PG) CKT-2	POWER GRID	D	Rectification of Shutdown Nature works	16/Apr/2025	08:00	16/Apr/2025	18:00		PLANNED	Approved	16-Apr-25	08:00	16-Apr-25	18:00		
1183	RQ214092	OCC_229	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AURAIYA(NT)-SIKANDRA(UP) (PG) CKT-2	POWER GRID	D	Rectification of Shutdown Nature works	16/Apr/2025	08:00	16/Apr/2025	18:00		PLANNED	Approved	16-Apr-25	08:00	16-Apr-25	18:00		
1184	RQ213955	OCC_229	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SITARGANJ(PG)-CBGANJ(UP) (PG) CKT-1	POWER GRID	D	To attend the SD nature defects in the line.	15/Apr/2025	08:00	16/Apr/2025	18:00		PLANNED	Approved	15-Apr-25	08:00	16-Apr-25	18:00		
1185	RQ215094	OCC_229	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-SAWAIMADHOPUR(R5) (PG) CKT-1	POWER GRID	D	Half yearly maintenance	10/Apr/2025	08:00	10/Apr/2025	18:00		PLANNED	Approved						Clubbed with 1029

1186	RQ215095	OCC_229	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-1	POWER GRID	D	Quarterly Maintenance of Main BUS I & II	05/Apr/2025	08:00	05/Apr/2025	18:00		PLANNED	Approved	05-Apr-25	08:00	05-Apr-25	18:00	
1187	RQ215096	OCC_229	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-2	POWER GRID	D	Quarterly Maintenance of Main BUS I & II	05/Apr/2025	08:00	05/Apr/2025	18:00		PLANNED	Approved	05-Apr-25	08:00	05-Apr-25	18:00	
1188	RQ215091	OCC_229	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LALSOTE(RS)-DAUSA(RS) (PG) CKT-1	POWER GRID	D	Quarterly Maintenance of Main BUS I & II	05/Apr/2025	08:00	05/Apr/2025	18:00		PLANNED	Approved	05-Apr-25	08:00	05-Apr-25	18:00	
1189	RQ215086	OCC_229	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAWAIMADHOPUR(RS)-DAUSA(RS) (PG) CKT-1	POWER GRID	D	Quarterly Maintenance of Main BUS I & II	05/Apr/2025	08:00	05/Apr/2025	18:00		PLANNED	Approved	05-Apr-25	08:00	05-Apr-25	18:00	
1190	RQ214093	OCC_229	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AURAIYA(NT)-SIKANDRA(UP) (PG) CKT-1	POWER GRID	D	Rectification of Shutdown Nature works	02/Apr/2025	08:00	02/Apr/2025	18:00		PLANNED	Approved	02-Apr-25	08:00	02-Apr-25	18:00	
1191	RQ214094	OCC_229	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-BHARATPUR(RS) (PG) CKT-1	POWER GRID,RR VPNL	D	Rectification of Shutdown Nature works	21/Apr/2025	09:00	21/Apr/2025	18:00		PLANNED	Approved	21-Apr-25	09:00	21-Apr-25	18:00	
1192	RQ214050	OCC_229	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-BHARATPUR(RS) (PG) CKT-1	POWER GRID,RR VPNL	D	Shutdown require for AMP work on 04.04.2025.	04/Apr/2025	09:00	04/Apr/2025	18:00		PLANNED	Approved	04-Apr-25	09:00	04-Apr-25	18:00	
1193	RQ214946	OCC_229	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Preventive maintenance work of the 220KV Transmission lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, towers members above basic body 1, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	16/Apr/2025	10:00	20/Apr/2025	16:30	Shutdown required on daily basis from 10:00 to 16:30 hrs . During this shutdown period Power of ADHPL & Phozal HPPTCL will be evacuated through 220 KV AD hydro(AD)-Phozal(HP) (ADHPL) Ckt-1 & 220 KV Phozal(HP)-Nallagarh(PG) (ADHPL) Ckt-1	PLANNED	Approved	16-Apr-25	10:00	20-Apr-25	16:30	Subject to no generation evacuation constraint/ Power of ADHPL & Phozal HPPTCL will be evacuated through 220 KV AD hydro(AD)-Phozal(HP) (ADHPL) Ckt-1 & 220 KV Phozal(HP)-Nallagarh(PG) (ADHPL) Ckt-1

1194	RQ214945	OCC_229	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Preventive maintenance work of the 220KV Transmission lines which includes tightening of tower jumpers, checking and rectification of vibration dampers, arcing horns, towers members above basic body 1, tightening of tower body bolt/nuts, inspection & cleaning of insulator strings, clearance of tower beds, lopping of trees etc. in the Line corridors and rectification of loose sags if any.	01/Apr/2025	10:00	14/Apr/2025	16:30	Shutdown required on daily basis from 10:00 to 16:30 hrs . During this shutdown period Power of ADHPL & Phozal HPPTCL will be evacuated through 220 KV AD hydro(AD)-Phozal(HP) (ADHPL) Ckt-1 & 220 KV Phozal(HP)-Nallagarh(PG) (ADHPL) Ckt-1	PLANNED	Approved	01-Apr-25	10:00	14-Apr-25	16:30	Subject to no generation evacuation constraint/ Power of ADHPL & Phozal HPPTCL will be evacuated through 220 KV AD hydro(AD)-Phozal(HP) (ADHPL) Ckt-1 & 220 KV Phozal(HP)-Nallagarh(PG) (ADHPL) Ckt-2
1195	RQ215158	OCC_229	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI(HV)-BHIWANI(BB) (HVPNL) CKT-1	HVPNL	D	Routine mtc	16/Apr/2025	08:00	16/Apr/2025	18:00		PLANNED	Approved	16-Apr-25	08:00	16-Apr-25	18:00	
1196	RQ215180	OCC_229	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-HISSAR IA(HV) (HVPNL) CKT-1	HVPNL	D	Half Yearly mtc	09/Apr/2025	08:00	09/Apr/2025	18:00		PLANNED	Approved	09-Apr-25	08:00	09-Apr-25	18:00	May be allowed subject to Haryana consent/ Load to be managed by Haryana
1197	RQ215156	OCC_229	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMAYPUR(BB)-PALLI(HV) (HVPNL) CKT-1	HVPNL	D	Half Yearly mtc	07/Apr/2025	08:00	07/Apr/2025	18:00		PLANNED	Approved	07-Apr-25	08:00	07-Apr-25	18:00	
1198	RQ215157	OCC_229	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMAYPUR(BB)-PALLI(HV) (HVPNL) CKT-2	HVPNL	D	Half Yearly mtc	03/Apr/2025	08:00	03/Apr/2025	18:00		PLANNED	Approved	03-Apr-25	08:00	03-Apr-25	18:00	
1199	RQ215154	OCC_229	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FARIDABAD SEC-58 (HV)-SAMAYPUR(BB) (HVPNL) CKT-1	POWER GRID,HV PNL	D	Half Yearly mtc	14/Apr/2025	08:00	14/Apr/2025	18:00		PLANNED	Approved	14-Apr-25	08:00	14-Apr-25	18:00	
1200	RQ214083	OCC_229	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHPUR(PG)-NAUBASTAKANPUR(UP) (PG) CKT-1	POWER GRID,UP PTCL	D	Line Bay AMP works.	08/Apr/2025	09:00	08/Apr/2025	17:00		PLANNED	Approved	08-Apr-25	09:00	08-Apr-25	17:00	
1201	RQ215248	OCC_229	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-KIDWAI NAGAR KANPUR (UP) (PG) CKT-1	POWER GRID,UP PTCL	D	AMP of line bay equipment at Kanpur	06/Apr/2025	08:00	06/Apr/2025	18:00		PLANNED	Approved	06-Apr-25	08:00	06-Apr-25	18:00	
1202	RQ214089	OCC_229	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-KIRAWALI(UP) (PG) CKT-1	POWER GRID,UP PTCL	D	Shutdown of 220 KV Agra-kirawali line is required on 02.04.2025 for AMP work.	02/Apr/2025	09:00	02/Apr/2025	18:00		PLANNED	Approved	02-Apr-25	09:00	02-Apr-25	18:00	
1203	RQ214874	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AXPLL_SL_FTHG3_PG-FATEHGARH_III(PG) (ALTRA XERGI POWER PVT LTD) CKT-1	ALTRA XERGI POWER PVT LTD	D	For Bay extension works, To avoid induction during movement of machinery, T&P.	05/Apr/2025	17:00	05/Apr/2025	23:00		PLANNED	Approved	05-Apr-25	19:00	05-Apr-25	23:00	May be given from 19:00 Hrs

1204	RQ214871	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RSVPL_SL_FTHG3_PG-FATEHGARH_III(PG) (RENEW SURYA VIHAAN PRIVATE LIMITED) CKT-1	RENEW SURYA VIHAAN PRIVATE LIMITED	D	For Bay extension works, To avoid induction during movement of machinery, T&P.	04/Apr/2025	17:00	04/Apr/2025	23:00		PLANNED	Approved	04-Apr-25	19:00	04-Apr-25	23:00	May be given from 19:00 Hrs
1205	RQ214649	OCC_229	sldchp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHAR(BB)-KANGOO(HP) (HP) CKT-1	HPPTCL	C	shifting of conductor from T-3 to ERS	04/Apr/2025	09:00	05/Apr/2025	18:00		PLANNED	Rejected					Deferred till next OCC.
1206	RQ214640	OCC_229	sldchp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHAR(BB)-KANGOO(HP) (HP) CKT-1	HPPTCL	D	Erection of ERS near T-3	03/Apr/2025	09:00	03/Apr/2025	18:00		PLANNED	Rejected					Deferred till next OCC.
1207	RQ214870	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-RSAPL_SL_FTHG3_PG (RENEW SURYA AAYAN PRIVATE LIMITED) CKT-1	RENEW SURYA AAYAN PRIVATE LIMITED	D	For Bay extension works, To avoid induction during movement of machinery, T&P.	03/Apr/2025	17:00	03/Apr/2025	23:00		PLANNED	Approved	03-Apr-25	19:00	03-Apr-25	23:00	May be given from 19:00 Hrs
1208	RQ214869	OCC_229	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-RSRPL_HYB_FTHG3_PG (RENEW SURYA ROSHNI PRIVATE LIMITED) CKT-1	RENEW SURYA ROSHNI PRIVATE LIMITED	D	For Bay extension works, To avoid induction during movement of machinery, T&P.	02/Apr/2025	17:00	02/Apr/2025	23:00		PLANNED	Approved	02-Apr-25	19:00	02-Apr-25	23:00	May be given from 19:00 Hrs
1209	RQ214088	OCC_229	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-NAINI(RLY) (RAILWAYS) CKT-2	RAILWAYS	D	Railway NCR-2 Shutdown for AMP Works at Prayagraj SS.	02/Apr/2025	09:00	02/Apr/2025	18:00		PLANNED	Approved	02-Apr-25	09:00	02-Apr-25	18:00	
1210	RQ214087	OCC_229	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-NAINI(RLY) (RAILWAYS) CKT-1	RAILWAYS	D	Railway NCR-1 Shutdown for AMP Works at Prayagraj SS.	01/Apr/2025	09:00	01/Apr/2025	18:00		PLANNED	Approved	01-Apr-25	09:00	01-Apr-25	18:00	
1211	RQ215205	OCC_229	bbmb_sd	BUS	220KV BUS 1 AT HISSAR(BB)	BBMB	D	Half Yearly mtc	30/Apr/2025	08:00	30/Apr/2025	18:00		PLANNED	Approved	30-Apr-25	08:00	30-Apr-25	18:00	
1212	RQ215204	OCC_229	bbmb_sd	BUS	220KV BUS 1 AT BHIWANI(BB)	BBMB	D	Routine mtc	24/Apr/2025	08:00	24/Apr/2025	18:00		PLANNED	Approved	24-Apr-25	08:00	24-Apr-25	18:00	
1213	RQ215202	OCC_229	bbmb_sd	BUS	220KV BUS 2 AT CHARKHI DADRI(BB)	BBMB	D	Half Yearly mtc	16/Apr/2025	08:00	16/Apr/2025	18:00		PLANNED	Approved	16-Apr-25	08:00	16-Apr-25	18:00	
1214	RQ215201	OCC_229	bbmb_sd	BUS	220KV BUS 1 AT CHARKHI DADRI(BB)	BBMB	D	Half Yearly mtc	15/Apr/2025	08:00	15/Apr/2025	18:00		PLANNED	Approved	15-Apr-25	08:00	15-Apr-25	18:00	
1215	RQ215203	OCC_229	bbmb_sd	BUS	220KV BUS 1 AT DELHI RR(BB)	BBMB	D	Annual Mtc	15/Apr/2025	08:00	15/Apr/2025	18:00		PLANNED	Approved	15-Apr-25	08:00	15-Apr-25	18:00	
1216	RQ215200	OCC_229	bbmb_sd	BUS	220KV BUS 2 AT SANGRUR(BB)	BBMB	D	Half Yearly mtc	10/Apr/2025	08:00	10/Apr/2025	18:00		PLANNED	Approved	10-Apr-25	08:00	10-Apr-25	18:00	
1217	RQ215199	OCC_229	bbmb_sd	BUS	220KV BUS 1 AT SANGRUR(BB)	BBMB	D	Half Yearly mtc	09/Apr/2025	08:00	09/Apr/2025	18:00		PLANNED	Approved	09-Apr-25	08:00	09-Apr-25	18:00	
1218	RQ215198	OCC_229	bbmb_sd	BUS	220KV BUS 2 AT JALANDHAR(BB)	BBMB	D	Half Yearly mtc	03/Apr/2025	08:00	03/Apr/2025	18:00		PLANNED	Approved	03-Apr-25	08:00	03-Apr-25	18:00	
1219	RQ215197	OCC_229	bbmb_sd	BUS	220KV BUS 1 AT JALANDHAR(BB)	BBMB	D	Half Yearly mtc	02/Apr/2025	08:00	02/Apr/2025	18:00		PLANNED	Approved	02-Apr-25	08:00	02-Apr-25	18:00	
1220	RQ215196	OCC_229	bbmb_sd	BUS	220KV BUS 1 AT SAMAYPUR(BB)	BBMB	D	Half Yearly mtc	02/Apr/2025	08:00	02/Apr/2025	18:00		PLANNED	Approved	02-Apr-25	08:00	02-Apr-25	18:00	
1221	RQ214135	OCC_229	cpcc3_sd	BUS	220KV BUS 2 AT SOHAWAL(PG)	POWER GRID	D	AMP Work	29/Apr/2025	09:00	29/Apr/2025	18:00		PLANNED	Approved	29-Apr-25	09:00	29-Apr-25	18:00	
1222	RQ214100	OCC_229	cpcc3_sd	BUS	220KV BUS 1 AT SOHAWAL(PG)	POWER GRID	D	AMP Work	28/Apr/2025	09:00	28/Apr/2025	18:00		PLANNED	Approved	28-Apr-25	09:00	28-Apr-25	18:00	

1223	RQ214787	OCC_229	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 8	POWER GRID	D	for AMP work	27/Apr/2025	17:00	28/Apr/2025	23:00		PLANNED	Approved	27-Apr-25	19:00	28-Apr-25	23:00	May be given from 19:00 Hrs
1224	RQ214786	OCC_229	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 7	POWER GRID	D	for AMP work	25/Apr/2025	17:00	26/Apr/2025	23:00		PLANNED	Approved	25-Apr-25	19:00	26-Apr-25	23:00	May be given from 19:00 Hrs
1225	RQ215278	OCC_229	cpcc3_sd	BUS	220KV BUS 1 AT LUCKNOW_1(PG)		C	220KV BUSBAR-1 RELAY RETROFITMENT WORK AND FUNCTIONAL & PRIMARY INJECTION TESTING WORK WITH ASSOCIATED BAY	24/Apr/2025	08:00	30/Apr/2025	18:00		PLANNED	Approved	24-Apr-25	08:00	30-Apr-25	18:00	
1226	RQ214785	OCC_229	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 3	POWER GRID	D	for AMP work	23/Apr/2025	17:00	24/Apr/2025	23:00		PLANNED	Approved	23-Apr-25	19:00	24-Apr-25	23:00	May be given from 19:00 Hrs
1227	RQ214637	OCC_229	cpcc3_sd	BUS	220KV BUS 1 AT ALLAHABAD(PG)	POWER GRID	C	For Busbar Relay retrofitment works at Prayagraj SS.	23/Apr/2025	09:00	29/Apr/2025	18:00		PLANNED	Approved	23-Apr-25	09:00	29-Apr-25	18:00	
1228	RQ214780	OCC_229	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 6	POWER GRID	D	for AMP work	13/Apr/2025	17:00	14/Apr/2025	23:00		PLANNED	Approved	13-Apr-25	19:00	14-Apr-25	23:00	May be given from 19:00 Hrs
1229	RQ214779	OCC_229	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 5	POWER GRID	D	for AMP work	11/Apr/2025	17:00	12/Apr/2025	23:00		PLANNED	Approved	11-Apr-25	19:00	12-Apr-25	23:00	May be given from 19:00 Hrs
1230	RQ214778	OCC_229	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 2	POWER GRID	D	for AMP work	09/Apr/2025	17:00	10/Apr/2025	23:00		PLANNED	Approved	09-Apr-25	19:00	10-Apr-25	23:00	May be given from 19:00 Hrs
1231	RQ214777	OCC_229	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 1	POWER GRID	D	for AMP work	07/Apr/2025	17:00	08/Apr/2025	23:00		PLANNED	Approved	07-Apr-25	19:00	08-Apr-25	23:00	May be given from 19:00 Hrs
1232	RQ213975	OCC_229	cpcc3_sd	BUS	220 KV PITHORAGARH(PG) - BUS 1	POWER GRID	D	Retrofit of 220 KV Bus Bar Relay Panel at Pithoragarh Substation	07/Apr/2025	09:00	07/Apr/2025	18:00		PLANNED	Approved					Subject to UK Consent. S/D may be availed before 25/03/2025
1233	RQ213972	OCC_229	cpcc3_sd	BUS	220KV BUS 2 AT FATEHPUR(PG)	POWER GRID	D	AMP & connected isolators alignment works.	03/Apr/2025	09:00	03/Apr/2025	18:00		PLANNED	Approved	03-Apr-25	09:00	03-Apr-25	18:00	
1234	RQ214774	OCC_229	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 4	POWER GRID	D	for AMP work	01/Apr/2025	17:00	02/Apr/2025	23:00		PLANNED	Approved	01-Apr-25	19:00	02-Apr-25	23:00	May be given from 19:00 Hrs
1235	RQ213971	OCC_229	cpcc3_sd	BUS	220KV BUS 1 AT FATEHPUR(PG)	POWER GRID	D	AMP & connected isolators alignment works.	01/Apr/2025	09:00	01/Apr/2025	18:00		PLANNED	Approved	01-Apr-25	09:00	01-Apr-25	18:00	
1236	RQ214638	OCC_229	cpcc3_sd	BUS	220KV BUS 2 AT ALLAHABAD(PG)	POWER GRID	C	For Busbar Relay retrofitment and AMP Works at Prayagraj SS.	01/Apr/2025	09:00	06/Apr/2025	18:00		PLANNED	Approved	01-Apr-25	09:00	06-Apr-25	18:00	
1237	RQ214122	OCC_229	sldcj_sd	BUS	220 KV CHOWADHI (JK) - BUS 1	PDD JK	D	Preventive Maintenance	27/Apr/2025	09:00	27/Apr/2025	14:00	80-90MW load affected	PLANNED	Approved	27-Apr-25	09:00	27-Apr-25	14:00	
1238	RQ214123	OCC_229	sldcj_sd	BUS	220 KV CHOWADHI (JK) - BUS 2	PDD JK	D	Preventive Maintenance	27/Apr/2025	09:00	27/Apr/2025	14:00	80-90MW load affected	PLANNED	Approved	27-Apr-25	09:00	27-Apr-25	14:00	
1239	RQ214124	OCC_229	sldcj_sd	BUS	220KV BUS 1 AT GLADNI(PDD)	PDD JK	D	Preventive Maintenance	20/Apr/2025	08:00	20/Apr/2025	13:00	200-220 MW load affected	PLANNED	Approved	20-Apr-25	08:00	20-Apr-25	13:00	
1240	RQ214125	OCC_229	sldcj_sd	BUS	220KV BUS 2 AT GLADNI(PDD)	PDD JK	D	Preventive Maintenance	20/Apr/2025	08:00	20/Apr/2025	13:00	200-220 MW load affected	PLANNED	Approved	20-Apr-25	08:00	20-Apr-25	13:00	
1241	RQ214890	OCC_229	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 1	PRTL	D	For Bay extension works, To avoid induction during movement of machinery, T&P.	27/Apr/2025	08:00	28/Apr/2025	18:00	& AMP work	PLANNED	Approved	27-Apr-25	19:00	28-Apr-25	23:00	May be given from 19:00 Hrs

1242	RQ214891	OCC_229	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 2	PRTL	D	For Bay extension works, To avoid induction during movement of machinery, T&P.	25/Apr/2025	08:00	26/Apr/2025	18:00	& AMP work	PLANNED	Approved	25-Apr-25	19:00	26-Apr-25	23:00	May be given from 19:00 Hrs
1243	RQ214906	OCC_229	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 2	PRTL	D	For Bay extension works, To avoid induction during movement of machinery, T&P.	24/Apr/2025	15:00	26/Apr/2025	23:00		PLANNED	Approved	24-Apr-25	19:00	26-Apr-25	23:00	Shutdown may be allowed on daily basis from 19:00Hrs
1244	RQ214902	OCC_229	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 2	PRTL	D	For Bay extension works, To avoid induction during movement of machinery, T&P.	23/Apr/2025	15:00	24/Apr/2025	23:00		PLANNED	Approved	23-Apr-25	19:00	24-Apr-25	23:00	May be given from 19:00 Hrs
1245	RQ214905	OCC_229	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 1	PRTL	D	For Bay extension works, To avoid induction during movement of machinery, T&P.	21/Apr/2025	17:00	23/Apr/2025	23:00		PLANNED	Approved	21-Apr-25	19:00	23-Apr-25	23:00	Shutdown may be allowed on daily basis from 19:00Hrs
1246	RQ214901	OCC_229	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 1	PRTL	D	For Bay extension works, To avoid induction during movement of machinery, T&P.	20/Apr/2025	15:00	20/Apr/2025	23:00		PLANNED	Approved	20-Apr-25	19:00	20-Apr-25	23:00	May be given from 19:00 Hrs
1247	RQ214754	OCC_229	cpcc1_sd	BUS	220KV BUS 2 AT BHIWADI(RS)		C	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relaysin its main bay	26/Apr/2025	09:00	26/Apr/2025	18:00		PLANNED	Approved	26-Apr-25	09:00	26-Apr-25	18:00	
1248	RQ214292	OCC_229	cpcc2_sd	BUS	220KV BUS 2 AT NALLAGARH(PG)		C	For ICT-4 Augmentation work at Nalagarh ss	25/Apr/2025	09:00	28/Apr/2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	25-Apr-25	09:00	28-Apr-25	18:00	
1249	RQ214753	OCC_229	cpcc1_sd	BUS	220KV BUS 2 AT BHIWADI(RS)		C	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relaysin its main bay	25/Apr/2025	09:00	25/Apr/2025	18:00		PLANNED	Rejected					Utility may clarify if shutdown of Bus is required on multiple days/Utility may apply the shutdown in D-5 basis
1250	RQ214752	OCC_229	cpcc1_sd	BUS	220KV BUS 2 AT BHIWADI(RS)		C	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relaysin its main bay	24/Apr/2025	09:00	24/Apr/2025	18:00		PLANNED	Rejected					Utility may clarify if shutdown of Bus is required on multiple days/Utility may apply the shutdown in D-5 basis
1251	RQ214708	OCC_229	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 3		D	Bay Extension, LBB Testing, Attending Hotspot	23/Apr/2025	18:00	24/Apr/2025	23:00		PLANNED	Approved	23-Apr-25	19:00	24-Apr-25	23:00	May be given from 19:00 Hrs/All other elements must be connected with Other Bus
1252	RQ214751	OCC_229	cpcc1_sd	BUS	220KV BUS 2 AT BHIWADI(RS)		C	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relaysin its main bay and distance relay testin	23/Apr/2025	09:00	23/Apr/2025	18:00		PLANNED	Rejected					Utility may clarify if shutdown of Bus is required on multiple days/Utility may apply the shutdown in D-5 basis

1253	RQ214750	OCC_229	cpcc1_sd	BUS	220KV BUS 2 AT BHIWADI(RS)		C	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays in its main bay and distance relay testin	22/Apr/2025	09:00	22/Apr/2025	18:00			PLANNED	Rejected						Utility may clarify if shutdown of Bus is required on multiple days/Utility may apply the shutdownown in D-5 basis
1254	RQ214707	OCC_229	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 2		D	Bay Extension, LBB Testing, Attending Hotspot	21/Apr/2025	18:00	22/Apr/2025	23:00			PLANNED	Approved	21-Apr-25	19:00	22-Apr-25	23:00		May be given from 19:00 Hrs/All other elements must be connected with Other Bus
1255	RQ214749	OCC_229	cpcc1_sd	BUS	220KV BUS 1 AT BHIWADI(RS)		C	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays in its main bay and distance relay testin	21/Apr/2025	09:00	21/Apr/2025	18:00			PLANNED	Rejected						Utility may clarify if shutdown of Bus is required on multiple days/Utility may apply the shutdownown in D-5 basis
1256	RQ214290	OCC_229	cpcc2_sd	BUS	220KV BUS 2 AT SAMBA(PG)		D	AMP Work	21/Apr/2025	09:00	21/Apr/2025	18:00	Kindly approve.		PLANNED	Approved	21-Apr-25	09:00	21-Apr-25	18:00		
1257	RQ214748	OCC_229	cpcc1_sd	BUS	220KV BUS 1 AT BHIWADI(RS)		C	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays in its main bay and distance relay testin	19/Apr/2025	09:00	19/Apr/2025	18:00			PLANNED	Rejected						Utility may clarify if shutdown of Bus is required on multiple days/Utility may apply the shutdownown in D-5 basis
1258	RQ214289	OCC_229	cpcc2_sd	BUS	220KV BUS 1 AT SAMBA(PG)		D	AMP Work	19/Apr/2025	09:00	19/Apr/2025	18:00	Kindly approve.		PLANNED	Approved	19-Apr-25	09:00	19-Apr-25	18:00		
1259	RQ214747	OCC_229	cpcc1_sd	BUS	220KV BUS 1 AT BHIWADI(RS)		C	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays in its main bay and distance relay testin	18/Apr/2025	09:00	18/Apr/2025	18:00			PLANNED	Rejected						Utility may clarify if shutdown of Bus is required on multiple days/Utility may apply the shutdownown in D-5 basis
1260	RQ214746	OCC_229	cpcc1_sd	BUS	220KV BUS 1 AT BHIWADI(RS)		C	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays in its main bay and distance relay testin	17/Apr/2025	09:00	17/Apr/2025	18:00			PLANNED	Rejected						Utility may clarify if shutdown of Bus is required on multiple days/Utility may apply the shutdownown in D-5 basis
1261	RQ214745	OCC_229	cpcc1_sd	BUS	220KV BUS 2 AT BHIWADI(RS)		C	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays in its main bay and distance relay testin	16/Apr/2025	09:00	16/Apr/2025	18:00			PLANNED	Rejected						Utility may clarify if shutdown of Bus is required on multiple days/Utility may apply the shutdownown in D-5 basis

1262	RQ214744	OCC_229	cpcc1_sd	BUS	220KV BUS 1 AT BHIWADI(RS)		C	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays in its main bay and distance relay testin	15/Apr/2025	09:00	15/Apr/2025	18:00			PLANNED	Rejected					Utility may clarify if shutdown of Bus is required on multiple days/Utility may apply the shutdown in D-5 basis
1263	RQ214287	OCC_229	cpcc2_sd	BUS	220KV BUS 1 AT KAITHAL(PG)		D	Shutdown required for installation of BPI to provide additional support for Bus	14/Apr/2025	09:30	19/Apr/2025	18:00	Kindly approve.		PLANNED	Approved	14-Apr-25	09:30	19-Apr-25	18:00	
1264	RQ214291	OCC_229	cpcc2_sd	BUS	220KV BUS 1 AT NALLAGARH(PG)		C	For ICT-4 Augumentation work at Nalagarh ss	12/Apr/2025	09:00	15/Apr/2025	18:00	Under construction head. Kindly approve.		PLANNED	Approved	12-Apr-25	09:00	15-Apr-25	18:00	
1265	RQ214283	OCC_229	cpcc2_sd	BUS	220KV BUS 2 AT MOGA(PG)		D	Bus Bar relay retrofitting work & hotspot attending work	09/Apr/2025	08:00	10/Apr/2025	18:00	Kindly approve.		PLANNED	Approved	09-Apr-25	08:00	10-Apr-25	18:00	
1266	RQ214286	OCC_229	cpcc2_sd	BUS	220KV BUS 1 AT KAITHAL(PG)		D	Shutdown required for installation of BPI to provide additional support for Bus	07/Apr/2025	09:30	12/Apr/2025	18:00	Kindly approve.		PLANNED	Approved	07-Apr-25	09:30	12-Apr-25	18:00	
1267	RQ214282	OCC_229	cpcc2_sd	BUS	220KV BUS 1 AT MOGA(PG)		D	Bus Bar relay retrofitting work & hotspot attending work	07/Apr/2025	08:00	08/Apr/2025	18:00	Kindly approve.		PLANNED	Approved	07-Apr-25	08:00	08-Apr-25	18:00	
1268	RQ214288	OCC_229	cpcc2_sd	BUS	220KV BUS 2 AT KAITHAL(PG)		D	AMP Work	03/Apr/2025	09:30	04/Apr/2025	18:00	Kindly approve.		PLANNED	Approved	03-Apr-25	09:30	04-Apr-25	18:00	
1269	RQ213980	OCC_229	stuup_sd	BUS	220 KV PANKI(UP) - BUS 1		C	* SHUTDOWN OF 220KV MAIN BUS-I FOR REPLACEMENT OF 220KV A BUS SINGLE MOOSE TO TWIN MOOSE CONDUCTOR	24/Apr/2025	10:00	30/Apr/2025	17:00			PLANNED	Approved	24-Apr-25	10:00	30-Apr-25	17:00	May be given subject to all other elements must be connected with other Bus
1270	RQ213981	OCC_229	stuup_sd	BUS	220 KV PANKI(UP) - BUS 2	UPPTCL	C	* SHUTDOWN OF 220KV MAIN BUS-II FOR REPLACEMENT OF 220KV B BUS SINGLE MOOSE TO TWIN MOOSE CONDUCTOR.	17/Apr/2025	10:00	23/Apr/2025	17:00			PLANNED	Approved	17-Apr-25	10:00	23-Apr-25	17:00	May be given subject to all other elements must be connected with other Bus
1271	RQ213994	OCC_229	stuup_sd	BUS	220 KV RAMPUR_PRSTL (UP) - BUS 2	UPPTCL	D	AMP WORKS	03/Apr/2025	10:00	03/Apr/2025	15:00			PLANNED	Approved	03-Apr-25	10:00	03-Apr-25	15:00	
1272	RQ214077	OCC_229	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	30/Apr/2025	08:00	30/Apr/2025	18:00			PLANNED	Approved	30-Apr-25	08:00	30-Apr-25	18:00	
1273	RQ214068	OCC_229	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	24/Apr/2025	08:00	24/Apr/2025	18:00			PLANNED	Approved	24-Apr-25	08:00	24-Apr-25	18:00	
1274	RQ214051	OCC_229	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	17/Apr/2025	08:00	17/Apr/2025	18:00			PLANNED	Approved	17-Apr-25	08:00	17-Apr-25	18:00	
1275	RQ214024	OCC_229	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	04/Apr/2025	08:00	04/Apr/2025	18:00			PLANNED	Approved	04-Apr-25	08:00	04-Apr-25	18:00	

1276	RQ214210	OCC_229	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-KATHUA(JK) (PG) CKT-1		D	Replacement of Punctured insulator at Loc No. 28 detected during online PID.	23/Apr/2025	09:00	23/Apr/2025	18:00	Kindly approve.	PLANNED	Approved	23-Apr-25	09:00	23-Apr-25	18:00	
1277	RQ214211	OCC_229	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-MAHANPUR(PDD) (PG) CKT-1		D	Non auto mode required for safety purpose.	23/Apr/2025	09:00	23/Apr/2025	18:00	Kindly approve.	PLANNED	Approved	23-Apr-25	09:00	23-Apr-25	18:00	
1278	RQ214175	OCC_229	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV KATHUA(JK)-MAHANPUR(JK) (PG) CKT-1		D	For AMP of Line Equipments at Mahanpur.	18/Apr/2025	09:30	18/Apr/2025	14:00	Kindly approve.	PLANNED	Approved	18-Apr-25	09:30	18-Apr-25	14:00	
1279	RQ215083	OCC_229	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SHEOPUR(MP)-KHANDAR(RS) (MPSEB) CKT-1	MPSEB, RRVPNL	D	for Charging line from 132kV GSS khandar to LILO point (510) for antitheft purpose and Quaterly Maintenance of bay equipment at 132kV GSS khandar	07/Apr/2025	09:00	07/Apr/2025	15:00		PLANNED	Approved	07-Apr-25	09:00	07-Apr-25	15:00	Subjected to WRPC Approval.
1280	RQ213977	OCC_229	cpcc3_sd	BUS	132 KV PITHORAGARH(PG) - BUS 1	POWER GRID	D	Retrofit of 220 KV Bus Bar Relay Panel at Pithoragarh Substation	09/Apr/2025	09:00	09/Apr/2025	18:00		PLANNED	Approved					Subject to UK Consent. S/D may be availed before 25/03/2025
1281	RQ215006	OCC_229	indigrd_sd	BAY	209 MAIN BAY - 220 KV SOHNA ROAD (GPTL) - BUS 1 (GPTL) AT SOHNA ROAD (GPTL)	GPTL	D	Bay AMP Work	28/Apr/2025	10:00	28/Apr/2025	20:00		PLANNED	Approved	28-Apr-25	10:00	28-Apr-25	20:00	
1282	RQ215004	OCC_229	indigrd_sd	BAY	208 BUS COUPLER BAY - 220 KV SOHNA ROAD (GPTL) - BUS 1 (GPTL) AND 220 KV SOHNA ROAD (GPTL) - BUS 2 AT 220 KV SOHNA ROAD (GPTL) (GPTL)	GPTL	D	Bay AMP Work	26/Apr/2025	10:00	26/Apr/2025	20:00		PLANNED	Approved	26-Apr-25	10:00	26-Apr-25	20:00	
1283	RQ214998	OCC_229	indigrd_sd	BAY	207 MAIN BAY - 220 KV SOHNA ROAD (GPTL) - BUS 1 (GPTL) AT SOHNA ROAD (GPTL)	GPTL	D	AMP Work	25/Apr/2025	10:00	25/Apr/2025	20:00		PLANNED	Approved	25-Apr-25	10:00	25-Apr-25	20:00	
1284	RQ215279	OCC_229	cpcc3_sd	BAY	206 TRANSFER BUS BAY - 220KV BUS 3 AT LUCKNOW_1(PG) (POWERGRID) AT 220 KV LUCKNOW_1(PG)	POWER GRID	C	220KV BUSBAR-1 RELAY RETROFITMENT WORK AND FUCTIONAL TESTING WORK	24/Apr/2025	08:00	30/Apr/2025	18:00		PLANNED	Approved	24-Apr-25	08:00	30-Apr-25	18:00	
1285	RQ215280	OCC_229	cpcc3_sd	BAY	203 BUS COUPLER BAY - 220KV BUS 1 AT LUCKNOW_1(PG) (POWERGRID) AND 220KV BUS 2 AT LUCKNOW_1(PG) AT 220 KV LUCKNOW_1(PG) (POWERGRID)	POWER GRID	C	LBB RELAY (203 BAY) RETROFITMENT WORK AND 220KV BUSBAR-1 RELAY RETROFITMENT WORK AND FUCTIONAL TESTING	24/Apr/2025	08:00	30/Apr/2025	18:00		PLANNED	Approved	24-Apr-25	08:00	30-Apr-25	18:00	

1286	RQ214766	OCC_229	cpcc3_sd	BAY	W2W4Q1 BUS COUPLER BAY - 220KV BUS 1 AT AGRA(PG) (POWERGRID) AND 220KV BUS 2 AT AGRA(PG) AT 220 KV AGRA(PG) (POWERGRID)	POWER GRID	D	Shutdown required for AMP works on 08.04.2025.	08/Apr/2025	09:00	08/Apr/2025	18:00		PLANNED	Approved	08-Apr-25	09:00	08-Apr-25	18:00	
1287	RQ215268	OCC_229	cpcc3_sd	BAY	212 MAIN BAY - 220KV BUS 1 AT LUCKNOW_1(PG) (POWERGRID) AND FUTURE AT 220 KV LUCKNOW_1(PG) (POWERGRID)	POWER GRID	D	LBB RELAY (212 BAY) RETROFITMENT WORK	03/Apr/2025	10:00	03/Apr/2025	18:00		PLANNED	Approved	03-Apr-25	10:00	03-Apr-25	18:00	
1288	RQ215267	OCC_229	cpcc3_sd	BAY	211 MAIN BAY - 220KV BUS 1 AT LUCKNOW_1(PG) (POWERGRID) AND FUTURE AT 220 KV LUCKNOW_1(PG) (POWERGRID)	POWER GRID	D	LBB RELAY RETROFITMENT WORK	01/Apr/2025	08:00	01/Apr/2025	18:00		PLANNED	Approved	01-Apr-25	08:00	01-Apr-25	18:00	
1289	RQ214634	OCC_229	cpcc1_sd	SVC/STATCOM	SVC No 1(-300/+400MVAR) at 400 KV Kankrolli(PG)	POWER GRID	D	for AMP work	15/Apr/2025	08:00	17/Apr/2025	18:00		PLANNED	Approved	15-Apr-25	16:00	17-Apr-25	23:00	May be given from 16:00 Hrs
1290	RQ214303	OCC_229	cpcc2_sd	SVC/STATCOM	SVC No 1(-400/+600MVAR) at 400 KV Ludhiana(PG)	POWER GRID	D	AMP Work	05/Apr/2025	09:00	05/Apr/2025	18:00	Kindly approve	PLANNED	Approved	05-Apr-25	09:00	05-Apr-25	18:00	
1291	RQ214633	OCC_229	cpcc1_sd	SVC/STATCOM	STATCOM No 2(-425/+550MVAR) at 400 KV Fatehgarh_II(PG)	POWER GRID	D	for AMP work	16/Apr/2025	17:00	17/Apr/2025	23:00		PLANNED	Approved	16-Apr-25	17:00	17-Apr-25	23:00	May be given from 17:00 Hrs
1292	RQ214632	OCC_229	cpcc1_sd	SVC/STATCOM	STATCOM No 1(-425/+550MVAR) at 400 KV Fatehgarh_II(PG)	POWER GRID	D	for AMP work	14/Apr/2025	17:00	15/Apr/2025	23:00		PLANNED	Approved	14-Apr-25	17:00	15-Apr-25	23:00	May be given from 17:00 Hrs
1293	RQ214926	OCC_229	cpcc1_sd	SVC/STATCOM	STATCOM No 2(-425/+550MVAR) at 400 KV Fatehgarh_III(PG)	POWER GRID	D	for AMP work	04/Apr/2025	08:00	06/Apr/2025	18:00	S/D may be availed in march month.	PLANNED	Approved	04-Apr-25	17:00	06-Apr-25	23:00	May be given from 17:00 Hrs
1294	RQ214925	OCC_229	cpcc1_sd	SVC/STATCOM	STATCOM No 1(-425/+550MVAR) at 400 KV Fatehgarh_II(PG)	POWER GRID	D	for AMP work	01/Apr/2025	08:00	03/Apr/2025	18:00	S/D may be availed in march month.	PLANNED	Approved	01-Apr-25	17:00	03-Apr-25	23:00	May be given from 17:00 Hrs

Outages proposed in other RPCs requiring NRPC approval

Sl No	Outages proposed in	Name of Requesting Agency	Name of Elements	From	To	Basis	Reason	Remarks (If Any)	Shutdown Status	OCC Remarks		
1	WRPC	POWERGRID_WR2	400KV-SHUJALPUR-RAPP-1	8/Apr/25	8:00	8/Apr/25	17:30	D	AMP WORK OF SUJALPUR-RAPP1_LINE REACTOR, Dia to be kept open at both ends.	Approved		
2	WRPC	POWERGRID_WR2	400KV-SHUJALPUR-RAPP-2	9/Apr/25	8:00	9/Apr/25	17:30	D	AMP WORK OF SUJALPUR-RAPP2_LINE REACTOR, Dia to be kept open at both ends.	Approved		
3	WRPC	POWERGRID_WR2	765KV-VINDHYACHAL(PS)-JABALPUR-1	3/Apr/25	7:00	3/Apr/25	18:00	D	attending S/D nature defect in line, A/R off of ckt 2 is required. Dia to be kept open at both ends.	ATC to be curtailed by 1100MW in NR Import.	Approved	ATC to be curtailed by 1100MW in NR Import.
4	WRPC	POWERGRID_WR2	400KV-VINDHYACHAL(PS)-RIHAND-1						LA Base Replacement and Line Terminal Equipment AMP, A/R off of ckt 2 is required Dia to be kept open at both ends.	Approved	May be availed after shifting exercise of Rihand-III to NR.	
5	WRPC	POWERGRID_WR2	400KV-VINDHYACHAL(PS)-RIHAND-2						LA Base Replacement and Line Terminal Equipment AMP, A/R off of ckt 1 is required Dia to be kept open at both ends.	Approved	May be availed after shifting exercise of Rihand-III to NR.	
6	WRPC	POWERGRID_WR2	765KV-SATNA-BINA-2	9/Apr/25	7:00	9/Apr/25	18:00	D	For rectification of shutdown nature defects at SATNA and bina tlm. Dia to be kept open at both ends	ATC to be curtailed by 750MW in NR Import.	Approved	ATC to be curtailed by 750MW in NR Import.
7	WRPC	POWERGRID_WR2	765KV-SATNA-VINDHYACHAL(PS)-2	22/Apr/25	7:00	22/Apr/25	18:00	D	For rectification of shutdown nature defects at SATNA and vindhyachal tlm 765 KV VINDHYACHAL-SATNA-1 to be kept in Non auto mode , Dia to be kept open at both ends	ATC to be curtailed by 750MW in NR Import.	Approved	ATC to be curtailed by 750MW in NR Import.
8	WRPC	POWERGRID_WR2	765KV-SATNA-VINDHYACHAL(PS)-1	22/Apr/25	7:00	22/Apr/25	18:00	D	A/R in non auto required to attend S/D NATURE DEFECTS in 765KV-SATNA-VINDHYACHAL(PS)-2		Approved	
9	WRPC	POWERGRID_WR2	765KV-SATNA-VINDHYACHAL(PS)-1	23/Apr/25	7:00	23/Apr/25	18:00	D	For rectification of shutdown nature defects at SATNA.765 KV VINDHYACHAL-SATNA-2 to be kept in Non auto mode. Dia to be kept open at both ends	ATC to be curtailed by 750MW in NR Import.	Approved	ATC to be curtailed by 750MW in NR Import.
10	WRPC	POWERGRID_WR2	765KV-SATNA-VINDHYACHAL(PS)-2	23/Apr/25	7:00	23/Apr/25	18:00	D	A/R in non auto required to attend S/D NATURE DEFECTS in 765KV-SATNA-VINDHYACHAL(PS)-1		Approved	
11	WRPC	POWERGRID_WR2	765KV-INDORE-VADODARA-1	16/Apr/25	9:00	16/Apr/25	18:00	D	WTI Replacement of Y ph LR, SAS Upgradation Testing & Shutdown nature line defect attending work, Dia to be kept open at both ends.	ATC to be curtailed by 600MW in NR Export.	Approved	ATC to be curtailed by 600MW in NR Export.
12	WRPC	POWERGRID_WR2	765KV-GWALIOR-ORAI-1	26/Apr/25	9:00	26/Apr/25	18:00	D	Reactor CB Drive Mechanism checking, attending S/D nature defect in line, Dia to be kept open at both ends.		Approved	
13	WRPC	POWERGRID_WR2	765KV-SATNA-ORAI-1	26/Apr/25	9:00	26/Apr/25	18:00	D	A/R in non auto required to attend S/D NATURE DEFECTS in 765KV-GWALIOR-ORAI-1		Approved	
14	WRPC	POWERGRID_WR2	765KV-SATNA-GWALIOR-2	26/Apr/25	9:00	26/Apr/25	18:00	D	A/R in non auto required to attend S/D NATURE DEFECTS in 765KV-GWALIOR-ORAI-1		Approved	
15	WRPC	POWERGRID_WR2	765KV-BANASKANTHA-CHITTORGARH-1	25/Apr/25	16:00	25/Apr/25	23:00	D	YEARLY AMP/For attending shutdown defects in line- A/R Non Auto mode in Circuit #2 For attending shutdown defects in circuit #1	To be availed from 16:30 hrs. ATC/TTC to be curtailed by 2950MW in NR export, and 200MW in NR Import.	Approved	To be availed from 16:00 hrs. ATC/TTC to be curtailed by 2950MW in NR export, and 200MW in NR Import.
16	WRPC	POWERGRID_WR2	765KV-BANASKANTHA-CHITTORGARH-2	25/Apr/25	16:00	25/Apr/25	23:00	D	A/R Non Auto mode For attending shutdown defects in circuit #1		Approved	
17	WRPC	POWERGRID_WR2	765KV-BANASKANTHA-CHITTORGARH-1	29/Apr/25	16:00	29/Apr/25	23:00	D	A/R Non Auto mode For attending shutdown defects in circuit #2		Approved	

18	WRPC	POWERGRID_WR2	765KV-BANASKANTHA-CHITTORGARH-2	29/Apr/25	16:00	29/Apr/25	23:00	D	Yearly AMP/ For attending shutdown defects in line- A/R Non Auto mode in Circuit #1 For attending shutdown defects in circuit #2	To be availed from 16:30 hrs. ATC/TTC to be curtailed by 2950MW in NR export, and 200MW in NR Import.	Approved	To be availed from 16:00 hrs. ATC/TTC to be curtailed by 2950MW in NR export, and 200MW in NR Import.
19	WRPC	POWERGRID_WR2	765KV-VINDHYACHAL(P5)-JABALPUR-2	3/Apr/25	9:00	3/Apr/25	13:30	D	attending S/D nature defect in line, A/R off of ckt 1 is required. Line Terminal Maintenance work & Normalization of spare Reactor at 765 KV Jabalpur PS End ,Dia to be kept open at both ends.	ATC to be curtailed by 1100MW in NR Import.	Approved	ATC to be curtailed by 1100MW in NR Import.
20	WRPC	POWERGRID_WR2	765KV-JABALPUR-ORAI-2	16/Apr/25	9:00	16/Apr/25	18:00	D	For attending S/D nature defects in line and Insulation sleeve application a Loc 324.Dia to be kept open at both ends.	ATC/TTC to be curtailed by 900 MW in NR import.	Approved	ATC/TTC to be curtailed by 900 MW in NR import.
21	WRPC	POWERGRID_WR2	765KV-JABALPUR-ORAI-1	16/Apr/25	9:00	16/Apr/25	18:00	D	765 kv Jabalpur-Orai C1 in non auto mode for attending S/D nature defects in 765 kv Jabalpur-Orai C2.	ATC/TTC to be curtailed by 900 MW in NR import.	Approved	ATC/TTC to be curtailed by 900 MW in NR import.
22	WRPC	POWERGRID_WR2	400KV-NEEMUCH-CHITTORGARH-1	7/Apr/25	9:00	8/Apr/25	18:00	D	Defect rectification, Shutdown nature defect rectification work, A/R off of ckt 2 is required, Dia to be kept open at both ends.		Approved	ATC CURTAILMENT OF 250 MW IN NR EXPORT
23	WRPC	POWERGRID_WR2	400KV-NEEMUCH-CHITTORGARH-2	9/Apr/25	9:00	10/Apr/25	18:00	D	Defect rectification, Shutdown nature defect rectification work, A/R off of ckt 1 is required, Dia to be kept open at both ends.		Approved	ATC CURTAILMENT OF 250 MW IN NR EXPORT
24	WRPC	POWERGRID_WR2	765KV-SATNA-BINA-1	2/Apr/25	9:00	2/Apr/25	14:00	D	Shutdown nature defects reactification by Bina TLM,Dia to be kept open at both end, Spare rotation at satna end for taking Spare unit in service in place of R-Phase; last rotation done on 04.10.2024	ATC to be curtailed by 750MW in NR Import.	Approved	ATC to be curtailed by 750MW in NR Import.
25	ERPC	JUSNL	132 kv Rihand-Garhwa	16.04.2025	9:00	22.04.2025	17:00	C	For resagging work between loc. 313-331.		Approved	
26	ERPC	JUSNL	132 kv Rihand-Garhwa	23.04.2025	9:00	30.04.2025	17:00	C	For resagging work between loc. 374-392.		Approved	
27	ERPC	POWERGRID ER-I	400KV-PUSAULI(PG)-ALLAHABAD-1	10/Apr/25	8:00	10/Apr/25	17:30	D	LBB retrofitting works and SCADA validation for L/R Bay 404R.		Approved	
28	ERPC	POWERGRID ER-I	400KV-PUSAULI(PG)-ALLAHABAD-1	7/Apr/25	8:00	8/Apr/25	17:30	C	LBB retrofitting works and SCADA validation for Bays 404 & 405.		Approved	
29	ERPC	POWERGRID ER-I	400KV-PUSAULI(PG)-VARANASI-1	4/Apr/25	8:00	4/Apr/25	17:30	D	LBB retrofitting works and SCADA validation for L/R Bay 401R.		Approved	
30	ERPC	POWERGRID ER-I	400KV-PUSAULI(PG)-VARANASI-1	1/Apr/25	8:00	2/Apr/25	17:30	C	LBB retrofitting works and SCADA validation for Bays 401 & 402.		Approved	
31	ERPC	POWERGRID ER-I	A/R OF 400KV-PATNA-BALIA-1	4/Apr/25	8:00	4/Apr/25	17:30	D	TO FACILITATE SHUTDOWN ON PARALLELE CKT		Approved	
32	ERPC	POWERGRID ER-I	400KV-PATNA-BALIA-2	4/Apr/25	8:00	4/Apr/25	17:30	D	FOR PORCELAIN TO POLYMER INSULATOR REPLACEMENT WORK		Approved	
33	ERPC	POWERGRID ER-I	A/R OF 400KV-PATNA-BALIA-2	3/Apr/25	8:00	3/Apr/25	17:30	D	TO FACILITATE SHUTDOWN ON PARALLELE CKT		Approved	
34	ERPC	POWERGRID ER-I	400KV-PATNA-BALIA-1	3/Apr/25	8:00	3/Apr/25	17:30	D	FOR PORCELAIN TO POLYMER INSULATOR REPLACEMENT WORK		Approved	
35	ERPC	POWERGRID ER-I	A/R OF 400KV-BIHARSARIFF(PG)-BALIA-1	26/Apr/25	8:00	26/Apr/25	17:30	D	TO FACILITATE SHUTDOWN ON PARALLELE CKT		Approved	
36	ERPC	POWERGRID ER-I	A/R OF 400KV-BIHARSARIFF(PG)-SAHUPURI-1	23/Apr/25	8:00	24/Apr/25	17:30	D	TO FACILITATE SHUTDOWN ON PARALLELE CKT		Approved	

37	ERPC	POWERGRID ER-I	A/R OF 400KV-BIHARSARIFF(PG)-SAHUPURI-2	22/Apr/25	8:00	22/Apr/25	17:30	D	TO FACILITATE SHUTDOWN ON PARALLEL CKT		Approved	
38	ERPC	POWERGRID ER-I	400KV-BIHARSARIFF(PG)-BALIA-2	26/Apr/25	8:00	26/Apr/25	17:30	D	For Defective Insulator Replacement work		Approved	
39	ERPC	POWERGRID ER-I	400KV-BIHARSARIFF(PG)-SAHUPURI-2	23/Apr/25	8:00	24/Apr/25	17:30	D	For defective CLR insulator replacement work		Approved	
40	ERPC	POWERGRID ER-I	400KV-BIHARSARIFF(PG)-SAHUPURI-1	22/Apr/25	8:00	22/Apr/25	17:30	D	For defective CLR insulator replacement work		Approved	
41	ERPC	POWERGRID ER-I	A/R OF 400KV-GORAKHPUR-MOTIHARI-2	1/Apr/25	8:00	30/Apr/25	17:30	D	PID SCANNING OF PORCELAIN INSULATORS		Approved	
42	ERPC	POWERGRID ER-I	A/R OF 400KV-GORAKHPUR-MOTIHARI-1	1/Apr/25	8:00	30/Apr/25	17:30	D	PID SCANNING OF PORCELAIN INSULATORS		Approved	
43	ERPC	POWERGRID ER-I	A/R OF 400KV-GAYA-CHANDWA-1	11/Apr/25	8:00	11/Apr/25	18:00	D	SHUT DOWN WORK IN PARALLEL CIRCUIT			NRPC Consent not required
44	ERPC	POWERGRID ER-I	400KV-GAYA-CHANDWA-2	11/Apr/25	8:00	11/Apr/25	18:00	D	Flashed insulator replacement work		Approved	ATC Curtailment of 400 MW in NR Import.
45	ERPC	POWERGRID ER-I	A/R OF 400KV-GAYA-CHANDWA-2	10/Apr/25	8:00	10/Apr/25	18:00	D	Shut down maintenance work in parallel circuit			NRPC Consent not required
46	ERPC	POWERGRID ER-I	400KV-GAYA-CHANDWA-1	10/Apr/25	8:00	10/Apr/25	18:00	D	Flashed insulator replacement work		Approved	ATC Curtailment of 400 MW in NR Import.

Performa for Shutdown															
Sr. No.	Name of Sub-Station	Name of Element (Transformer, Line, Bus-Coupler etc.) /Rated Voltage	*Code/ID of Element (Transformer, Line, Bus-Coupler etc.)	Shutdown			Shutdown Required 'From'		Shutdown Required 'To'		Total outage Time (Hrs.)	Alternate Source of supply	No. of feeders and quantum of load affected (in MW)	Shutdown Status	OCC Remarks
				Planned for Preventive maintenance	Forced	Detail Reason (Mention if LILO /Height Raise /Augmentaion /Shifting /for other Utility)	Date	Time	Date	Time					
1	220KV S/Stn Tepla	220KV Tepla- Abdullapur Ckt-1 & Ckt-2 (On Alternate days, One Ckt Shutdown will be availed)	220kV Line	Yes	---	To replace porcelain disc insulator with new polymer disc insulator	15-Apr-25	9:00	15-May-25	18:00	09:00 hrs (Daily)	220KV Tepla- Abdullapur Ckt-1 & Ckt-2	No area will be effected as shutdown will taken on Ckt-I & II on alternate days	Approved	Subject to one circuit shutdown at a time & load management by Haryana.

229th OCC Additional Shutdown of Rajasthan for Testing and Commissioning Work for New 400/220 KV 500 MVA ICT4 at 400KV GSS Jaisalmer-2 in March-2025

SR. NO.	NAME OF LINE /EQUIPMENT (S/D REQUIRED)	TYPE OF WORK TO BE DONE	From		To		Type	ALTERNATIVE SUPPLY ARRANGEMENT	Shutdown Status	OCC Remaks
1	400 KV BAY NO 405 (TIE BAY OF 400 KV Fatehgarh-III Ckt II) at 400KV GSS Jaisalmer-2	For dismantling work and Erection of New TIE CT-1 in existing PGCIL BAY 405 for New 400/220 KV 500 MVA ICT4 at 400KV GSS Jaisalmer-2	16.03.2025	16:00:00 Hrs	20.03.2025	20:00:00 Hrs	Continuous	During the shut down period supply OF 400 KV Fatehgarh -III Ckt -II maintained through 400 KV Bay No 404 Through 400 KV Main Bus -I	Approved	Subject to FTC consent
2	400 KV Main Bus -II at 400KV GSS Jaisalmer-2	For Testing Work of CB of Bay No 406 for New 400/220 KV 500 MVA ICT4 at 400KV GSS Jaisalmer-2	16.03.2025	17:00:00 Hrs	16.03.2025	23:00:00 Hrs	Daily Basis	During the shut down period 400 KV supply Maintained through 400 KV Main Bus -I and During Shut down period 400 KV ,125 MVAR Bus Reactor Will remain OFF due to it's TIE CB out of circuit.	Approved	Subject to FTC consent / May be allowed from 17:00Hrs subject to all other elements must be connected with other bus
3		For Jumper and IPS Tube Connection and Bus Bar Relay Testing Work for New 400/220 KV 500 MVA ICT4 at 400KV GSS Jaisalmer-2	17.03.2025	17:00:00 Hrs	17.03.2025	23:00:00 Hrs	Daily Basis		Approved	Subject to FTC consent / May be allowed from 17:00Hrs subject to all other elements must be connected with other bus
4		For Transformer Stability and bay no 406 stability Work for New 400/220 KV 500 MVA ICT4 at 400KV GSS Jaisalmer-2	20.03.2025	17:00:00 Hrs	20.03.2025	23:00:00 Hrs	Daily Basis		Approved	Subject to FTC consent / May be allowed from 17:00Hrs subject to all other elements must be connected with other bus
5	125 MVAR Bus Reactor at 400KV GSS Jaisalmer-2	During Shut down period 400 KV Bus-II ,125 MVAR Bus Reactor Will remain OFF due to it's deffective 406 TIE CB out of circuit.	16.03.2025	15:00:00 Hrs	16.03.2025	23:00:00 Hrs	Daily Basis		Approved	Subject to real time grid condition
6			17.03.2025	15:00:00 Hrs	17.03.2025	23:00:00 Hrs	Daily Basis		Approved	Subject to real time grid condition
7			20.03.2025	15:00:00 Hrs	20.03.2025	23:00:00 Hrs	Daily Basis		Approved	Subject to real time grid condition

Sr No	OCC Number	Name of Requesting Agency	Element Type	Element Name	Owner	Daily/ Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	Shutdown Status	OCC Remarks
1	229	PPGCL BARA	400LV Line 2	400LV Line 3	PPGCL	Daily	FGD project work	27.04.2025	07:00AM	27.04.2025	21:00AM	1. Inspection, wiring verification, and shorting removal of 412-CTB. 2. Bay stability testing for Bay No. 412 & 413.	Approved	May be given subject to real time grid conditions & no generation evacuation issue/One circuit shutdown from both end at a time
2	229	PPGCL BARA	765kv line	765kv line #2	PPGCL	Daily	GT#3 Back charging	06.04.2025	08:00AM	06.04.2025	14:00PM	Related to Unit#3 shutdown. As per SOP for Back charging with split Bus.(706CB-OPEN ,703CB-OPEN & 765kV LINE#2 707CB-OPEN), 765kV Line#2 will remain charged from remote end	Approved	

Format I(B): Request for Bus, Bay, ICTs, Reactor, FACTS, FSCs, SVCs etc outage by Indenting agency to RPC																
Indenting Agency		HPSLDC	Month	Mrach-2025	Date	10.03.2025										
Line Details										Proposed Date and Time					Shutdown Status	OCC Remarks
Sl. No.	Name of the Requesting Agency	Voltage Level (kV)	Name of the Element	Owner	Ckt ID	Inter-Regional / Intra-Regional	Daily/ Continous	Reason	From Date	From Time	To Date	To Time	Remarks			
1	400/220 kV GIS Wangtoo (HPPTCL)	440KV	400 kV Bus-1	HPPTCL	Bus	Inter-Regional	Continous	1. Gas recovery from faulty section and adjacent Component 2. Removal and erection of CB pole at B phase 3. Vacuuming of the recovered compartment 4. Gas filling and leakage testing of the compartment	07.04.2025	10:00 Hrs.	11.04.2025	17:00 Hrs.		Approved	All other elements must be connected with Other Bus/ Subject to no generation evacuation constraint	
2			400 kV Bus-1					Bus	1. Recovery of the gas from bus end section 2. Installation of HV testing adapter for HV injection through 400 kV CB 3. HV testing of the elements 4. Removal of HV testing adapter	14.04.2025	10:00 Hrs.	16.04.2025		17:00 Hrs.	Approved	All other elements must be connected with Other Bus/ Subject to no generation evacuation constraint

NOTE: HPPTCL intimated that there will be no generation loss and no load shedding as 400 kV Wangtoo-Sorang Ckt. & 400 kV BUS II will remain in service.

S.No	Name	From		To		Daily/ Continous	Work to be Carried	Shutdown Status	OCC Remarks
		Date	Time	Date	Time				
1	400KV line Sorang (HSPPL)- Kala Amb	17.04.2025	09:00 Hrs	19.04.2025	16:30	Daily	Annual maintenance	Approved	Subject to 400KV Sorang (HSPPL)- Wangtoo line must be in service / no generation evacuation issue / (09:00-16:30Hrs)/ Date may be revised after 16.04.2025 as Bus 1 shutdown is also requested by HP during this period
2	400KV line Sorang (HSPPL)- Wangtoo SS	20.04.2025	09:00 Hrs	23.04.2025	16:30	Daily	Annual maintenance	Approved	Subject to 400KV Sorang (HSPPL)- Wangtoo line must be in service / no generation evacuation issue / (09:00-16:30Hrs)/ Date may be revised after 16.04.2025 as Bus 1 shutdown is also requested by HP during this period

PLANNED SHUT DOWN FOR THE MONTH OF Apr-2025 WHICH ARE TO BE APPROVED BY OCC 229

Name of Transmission Zone : Uttar Pradesh Power Transmission Corporation Limited.

Sl.No.	Details of Transmission Line		Date		Timings		Reason	"Outage Mode (Daily/ Continuous)"	Remarks	Shutdown Status	OCC Remarks
1	2	3	4	5	6	7	8	9	10	12	13
1	400kV S/S DIV GORAKHPUR	SHUT DOWN OF 400 KV AZAMGARH BAY C.B	2-Apr-25	4-Apr-25	10:00:00	18:00:00	* SHUT DOWN OF 400 KV AZAMGARH C.B FOR MAJOR OVERHAULING OF CIRCUIT BREAKER. LOAD RUN THROUGH 400 KV TBC BAY.	Continuous		Approved	Element must remain in service with other bay
2	400kV S/S DIV AGRA	Shutdown of 400 kV Transfer bay	28-Apr-25	28-Apr-25	9:00:00	17:00:00	* Half Yearly Routine and preventive maintenance	Continuous		Approved	Subject to no other outage
3	400kV S/S DIV AGRA	Shutdown of 125 MVAR Bus Reactor	11-Apr-25	11-Apr-25	9:00	17:00	* Half yearly Routine maintenance	Continuous		Approved	Subject to real time grid condition
4	765KV UNNAO	SHUT DOWN OF TIE BAY NO-(700-08-52)	2-Apr-25	5-Apr-25	9:00:00	17:00:00	* 1-Testing of protection with Main Bay(700-07-52)of Mainpuri line .	Continuous		Approved	
5	400kV S/S DIV BAREILLY	220kV PANT NAGAR BAY	1-Apr-25	3-Apr-25	9:00:00	20:00:00	* 220KV C.B. Overhauling and other Preventive Maintenance works. Main CB >X will be under continuous Shutdown while during th	Continuous		Approved	Element must remain in service with TBC
6	400kV S/S DIV BAREILLY	220kV PANT NAGAR BAY	2-Apr-25	2-Apr-25	10:00:00	13:00:00	* FOR TESTING OF NEWLY COMMISSIONED 220KV BUS BAR PROTECTION PANEL. SUPPLY >X OF ALL 220KV FEEDERS AFFECTED DURING THIS PERIOD.	Continuous		Approved	Element must remain in service with TBC
7	400 kV Meja TPS	406 TIE BAY - 400KV BARA-MEJA TPS CKT-II AT MEJA TPS	20.04.2025	20.04.2025	9:00:00	18:00:00	SAS Upgradation, OS Updation, Compliance to cybersecurity Guidelines	Daily		Approved	Element must remain in service with TBC
8	400 kV Meja TPS	417 TIE BAY - 400KV MASAUJI-MEJA TPS & 400KV ALLAHABAD PG -MEJA TPS CKT-2 AT 400KV MEJA TPS	25.04.2025	25.04.2025	9:00:00	18:00:00	SAS Upgradation, OS Updation, Compliance to cybersecurity Guidelines	Daily		Approved	Element must remain in service with TBC
9	400 kV Meja TPS	420 TIE BAY - 400KV ALLAHABAD PG-MEJA TPS CKT-I AT 400KV MEJA TPS	28.04.2025	28.04.2025	9:00:00	18:00:00	SAS Upgradation, OS Updation, Compliance to cybersecurity Guidelines	Daily		Approved	Element must remain in service with TBC
10	400 kV Meja TPS	423 TIE BAY - 400/132 KV 200 MVA ICT 1 AT 400KV MEJA TPS	29.04.2025	29.04.2025	9:00:00	18:00:00	SAS Upgradation, OS Updation, Compliance to cybersecurity Guidelines	Daily		Approved	Element must remain in service with TBC
11	400 kV Meja TPS	424 MAIN BAY - 400/132 KV 200 MVA ICT 1 AT 400KV MEJA TPS	30.04.2025	30.04.2025	9:00:00	18:00:00	SAS Upgradation, OS Updation, Compliance to cybersecurity Guidelines	Daily		Approved	Element must remain in service with TBC
12	765 kV PPGCL	765kv line #2	06.04.2025	06.04.2025	8:00:00	14:00:00	GT#3 Back charging	Daily	Related to Unit#3 shutdown. As per SOP for Back charging with split Bus.(706CB-OPEN , 703CB-OPEN & 765KV LINE#2 707CB-OPEN), 765kV Line#2 will remain charged from remote end.	Approved	
13	400 kV Anpara BTPS	Anpara B-Anpara D ckt-1,L-9	02.04.2025	03.04.2025	8:00:00	18:00:00	Relay testing and to check Closing supervision ckt	Continuous	Shut down was applied in Feb 2025 but not availed.	Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/No other line shutdown in Anpara complex
14	400 kV Anpara BTPS	Anpara B-Anpara D ckt-2,L-8	04.04.2025	05.04.2025	8:00:00	18:00:00	Relay testing and to check Closing supervision ckt	Continuous	Shut down was applied in Feb 2025 but not availed.	Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/No other line shutdown in Anpara complex

Sl.No.	Details of Transmission Line		Date		Timings		Reason	"Outage Mode (Daily/Continuous)"	Remarks	Shutdown Status	OCC Remaks
	Voltage Level	Name of Transmission Elements	From	To	From	To					
1	765KV	Bay 802 - Tie Bay for Ghatampur - Agra Line and Ghatampur - Rampur Line at Ghatampur End	1-Apr-25	2-Apr-25	8:00	18:00	The shutdown is requested to avoid induction issue from adjacent Bay during the High voltage test for Dia-2 & Dia-3 of 765kV Switchyard at Ghatampur TPS.	Continuous	1. 2days Shutdown of Bay 802, Bay 803, Bay 803R, 765kV Ghatampur- Rampur Line and 330MVar Reactor for 765kV Ghatampur - Rampur Line are required between 01.04.2025 to 30.04.2025. 2. 1 day shutdown required for Bay 811, Bay 810 and 330MVar Bus Reactor between 01.04.2025 to 30.04.2025. 3. Both shutdown on sl.no:1 & sl.no:2 above shall be availed on different dates.	Approved	
2	765KV	Bay 803 - Bay for 765 kV Ghatampur - Rampur line at Ghatampur End	1-Apr-25	2-Apr-25	8:00	18:00	The shutdown is requested to avoid induction issue from adjacent Bay during the High voltage test for Dia-2 & Dia-3 of 765kV Switchyard at Ghatampur TPS.	Continuous		Approved	
3	765KV	765kV Ghatampur - Rampur Line	1-Apr-25	2-Apr-25	8:00	18:00	The shutdown is requested to avoid induction issue from adjacent Bay during the High voltage test for Dia-2 & Dia-3 of 765kV Switchyard at Ghatampur TPS.	Continuous		Approved	
4	765KV	Bay 803R - Bay for 330MVar Rampur Line Reactor	1-Apr-25	2-Apr-25	8:00	18:00	The shutdown is requested to avoid induction issue from adjacent Bay during the High voltage test for Dia-2 & Dia-3 of 765kV Switchyard at Ghatampur TPS.	Continuous		Approved	
5	765KV	330MVar Reactor for 765kV Ghatampur - Rampur Line	1-Apr-25	2-Apr-25	8:00	18:00	The shutdown is requested to avoid induction issue from adjacent Bay during the High voltage test for Dia-2 & Dia-3 of 765kV Switchyard at Ghatampur TPS.	Continuous		Approved	
6	765KV	Bay 810 Main bay for 330 MVar Bus Reactor	1-Apr-25	2-Apr-25	8:00	18:00	The shutdown is requested to avoid induction issue from adjacent Bay during the High voltage test for Dia-2 & Dia-3 of 765kV Switchyard at Ghatampur TPS.	Daily		Approved	
7	765KV	330 MVar Bus Reactor	1-Apr-25	2-Apr-25	8:00	18:00	The shutdown is requested to avoid induction issue from adjacent Bay during the High voltage test for Dia-2 & Dia-3 of 765kV Switchyard at Ghatampur TPS.	Daily		Approved	
8	765KV	Bay 811 Tie Bay for 330 MVar Bus Reactor & Generator Transformer-1	1-Apr-25	2-Apr-25	8:00	18:00	The shutdown is requested to avoid induction issue from adjacent Bay during the High voltage test for Dia-2 & Dia-3 of 765kV Switchyard at Ghatampur TPS.	Daily		Approved	

--	--	--	--	--	--	--	--	--	--	--	--	--	--

Shutdown of 400/220KV 315MVA ILT-3rd at 400KV GSS Ratangarh w.e.f. 18.03.2025 to 21.03.2025 on Continuous Basis													
S. No.	Details of transmission element		Category to which transmission element	Date		Timings		Type of Shutdown	TYPE OF WORK TO BE DONE	Remarks	NLDC/NRLDC Comments	Shutdown Status	OCC Remarks
	Voltage level	Name		From	To	From	To						
1	400 kV	220/400KV, 315MVA ICT-III at 400 KV GSSRatangarh	A	18.03.2025	21.03.2025	08.00 Hrs	18.00 Hrs	Continuous Basis	Quarterly maintenance and attending oil leakage & replacement of bushing.	The shutdown was requested in 228th OCC meeting, however the same has been approved on daily basis. Shutdown is required on continuous basis for replacement of bushing. .	Subject to other ICT must be in service/ Load to be managed by Rajasthan	Approved	Subject to other ICT must be in service/ Load to be managed by Rajasthan

229 th OCC Additional shutdowns of March & April-2025											
SR. NO.	NAME OF LINE / EQUIPMENT (S/D REQUIRED)	DURATION				Type	TYPE OF WORK TO BE DONE	Remark	NLDC/NRLDC Comments	Shutdown Status	OCC Remarks
		From		To							
1	5	Date	Time	Date	Time	6					
1	400kV Rajwest - Jodhpur line	19.03.2025	10:00 Hrs.	31.03.2025	18:00 Hrs.	CONTINUOUS BASIS	Height Raising and Shifting work at balance locations i.e. Ch-5+900(T.No26 &27), 11+400(T.No10,11,12,13,14) .13+900 (T.No 4,5,6),15+200(T.No2&3).	Earlier shutdown was taken w.e.f. 21.02.2025 to 02.03.2025 of both lines for same work at different chainage/locations	Subject to real time grid condition & Load/Generation management by Rajasthan/ In case of tripping of either 400KV Rajwest-Barmer line or 315MVA ICT, immediate generation back down at Rajwest must be done by Rajasthan	Approved	Subject to real time grid condition & Load/Generation management by Rajasthan/ In case of tripping of either 400KV Rajwest-Barmer line or 315MVA ICT, immediate generation back down at Rajwest must be done by Rajasthan
2	400kV Rajwest - Pachpadra line	19.03.2025	10:00 Hrs.	31.03.2025	18:00 Hrs.	CONTINUOUS BASIS				Approved	
3	400kv Ratangarh-STPS Ckt-Ist	02.04.2025	08:00 Hrs.	04.04.2025	18:00 Hrs.	DAILY	for jumpering work to evacuate power from SSCTPS units Through 400kv SSCTPS Babal Line	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/May be given from 15:00Hrs. Subject to FTC Consent.	Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/May be given from 15:00Hrs. Subject to FTC Consent.	

Sr.No.	OCC No.	Requester	Element Name	Owner	Continuous/daily	Reason	Requested from date	Requested from time	Requested to date	Requested to time	Shutdown Status	OCC Remarks
1	229	sldcps_sd	400 KV RAJPURA TPS (PSG) - Rajpura (PS) Ckt 2	PSTCL	Daily	Erection of 400 KV wave traps	18 March 2025	0900hrs	20 March 2025	1800hrs	Approved	Subject to no other line outage at both ends
2	229	sldcps_sd	400kv Bus 1	PSTCL	Continuous	Bus Bar PU-B relay testing and Bus-Bar Stability test.	18 March 2025	0900hrs	19 March 2025	1800hrs	Approved	All other elements must be connected with Other Bus/
3	229	sldcps_sd	400/220kV, 500MVA ICT 1 at 400kV Dhanansu	PSTCL	Continuous	Bus Bar PU-B relay testing and Bus-Bar Stability test.	18 March 2025	0900hrs	19 March 2025	1800hrs	Approved	Load to be managed by Punjab as there is only one ICT at Dhanasu
4	229	sldcps_sd	409 MAIN BAY - 400 KV KURUKSHETRA(PG)-DHANANSU(PS) (PG) CKT-1 (PSTCL) AT 400 KV DHANANSU(PS)	PSTCL	Daily	VT-Selection	19 March 2025	1300hrs	20 March 2025	1800hrs	Approved	Element must remain in service with Bus 1

Format I(A): Request for transmission element outage by Indenting agency to RPC

Indenting Agency		NHPC LTD.	For the Month	Mar-25	Date											
Line Details							Proposed Date and Time									
Sl. No.	Name of the Requesting Agency	Voltage Level (kV)	From substation	To substation	Owner	Ckt ID	Inter-Regional / Intra-Regional	Daily/ Continuous	Reason	From Date	From Time	To Date	To Time	Remarks	Shutdown Status	OCC Remarks
1	Chamera PS I, NHPC LIMITED	400 kV	Chamera-I	Chamera-II	PGCIL	400 kV Chamera-I - Chamera-II Ckt (Line#3)	Inter regional	Daily	Repainting of all Support Structures	14-Mar-2025	9:00	15-Mar-2025	18:00		Approved	Subject to no other line outages at both ends/ Subject to no generation evacuation constraint
2	Chamera PS I, NHPC LIMITED	400 kV	Chamera-I	Jalandhar	PGCIL	400 KV Chamera-1 (NH)-Jalandhar (PG) Ckt-1 (Line#1)	Inter regional	Daily	Repainting of all Support Structures and Shunt & Neutral Reactor	16-Mar-2025	9:00	18-Mar-2025	18:00		Approved	Subject to no other line outages at both ends/ Subject to no generation evacuation constraint
3	Chamera PS I, NHPC LIMITED	400 kV	Chamera-I	Jalandhar	PGCIL	400 KV Chamera-1 (NH)-Jalandhar (PG) Ckt-2 (Line#2)	Inter regional	Daily	Repainting of all Support Structures and Shunt & Neutral Reactor	19-Mar-2025	9:00	22-Mar-2025	18:00		Approved	Subject to no other line outages at both ends/ Subject to no generation evacuation constraint

POWERGRID NORTHERN REGION-II

SUBJECT :- SD REQUEST FOR TRANSMISSION ELEMENTS for 229th OCC MEETING

S.N.	Details of Transmission Element		DURATION				Daily/ Continuous	Reason	S/d Status	OCC Remarks
	NAME OF THE ELEMENT AND SUBSTATION	FROM		TO						
		DATE	TIME	DATE	TIME					
X-2	For construction activity									
1	220KV Bus Coupler at Wagoora SS	12-Apr-25	09:00	13-Apr-25	18:00	Continous Basis	Under ADDCAP vide CERC petition No 470/TT/2020 dated 14.10.2021 for Current Transformer replacement	Approved	Subject to no other outage	
2	220KV TBC Bay at Wagoora SS	6-Apr-25	09:00	7-Apr-25	18:00	Continous Basis	Under ADDCAP vide CERC petition No 470/TT/2020 dated 14.10.2021 for Current Transformer replacement	Approved	Subject to no other outage	
X-3	For O&M activity									
1	211 Bay (Pakhawal Line Bay) at Ludhiana SS	10-Mar-25	9:00	12-Mar-25	18:00	Continous Basis	For CB Overhauling Works.	Approved	Element must remain in service with TBC	
2	212 Bay (Doraha Line Bay) at Ludhiana SS	13-03-2025	9:00	15-Mar-25	18:00	Continous Basis	For CB Overhauling Works.	Approved	Element must remain in service with TBC	
3	400kV, Bus Reactor-1 BAY (402R) at wagoora SS	22-Apr-25	09:00	30-Apr-25	18:00	Continous Basis	For Pole and interrupter overhauling in 402R52 Pneumatic CB.	Approved	Element must remain in service with other bay	

Additional Outage request of NR-3 for Consideration in OCC-228

Sr. No.	Request Type	OCC Number	Name of Requesting Agency	Element Name	Daily/ Continous	Reason	From Date	From Time	To Date	To Time	Remarks	NLDC/NRLDC Comments	Shutdown Status	OCC Remarks
4	Planned	OCC_229	NR-3	400KV S/C Agra-Ballabgarh	Daily	For construction work of 765KV Neemrana-Bareilly	25-Mar-25	8:00	31-Mar-25	18:00	Line belongs to UPPTCL	May be given subject to real time grid conditions/One circuit shutdown from both end at a time	Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
5	Planned	OCC_229	NR-3	400 KV Singrauli-Lucknow(UP)	Daily	Replacement of B-Phase CVT at Lucknow(UP) end	16-Mar-25	8:00	16-Mar-25	18:00		May be given subject to real time grid conditions/One circuit shutdown from both end at a time	Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
6	Planned	OCC_229	NR-3	400 kV Vindhyacha(NT)-Vindhyachal(PG) Feeder 1(AWL1)	Daily	CRM Measurement of AWL1 D1 & D2.	9-Apr-25	9:00	9-Apr-25	17:00		May be allowed one feeder at time	Approved	May be allowed one feeder at time
7	Planned	OCC_229	NR-3	400 kV Vindhyacha(NT)-Vindhyachal(PG) Feeder 2(AWL2)	Daily	CRM Measurement of AWL2 D1 & D2.	10-Apr-25	9:00	10-Apr-25	17:00		May be allowed one feeder at time	Approved	May be allowed one feeder at time
8	Planned	OCC_229	NR-3	400kV West BUS 1B at Vindhyanchal HVDC	Daily	CRM Measurement of AWL1 D1 & D2.	9-Apr-25	9:00	9-Apr-25	17:00			Approved	
9	Planned	OCC_229	NR-3	400 kV west Bus 2B at Vindhyanchal HVDC	Daily	CRM Measurement of AWL2 D1 & D2.	10-Apr-25	9:00	10-Apr-25	17:00			Approved	
10	Planned	OCC_229	NR-3	250MW,VINDHYACHAL HVDC BTB POLE-1	Daily	CRM Measurement of AWL1 D1 & D2.	9-Apr-25	9:00	9-Apr-25	17:00		May be allowed one Pole at time	Approved	One pole s/d at a time.
11	Planned	OCC_229	NR-3	250MW,VINDHYACHAL HVDC BTB POLE-2	Daily	CRM Measurement of AWL2 D1 & D2.	10-Apr-25	9:00	10-Apr-25	17:00		May be allowed one Pole at time	Approved	
12	Planned	OCC_229	NR-3	413 Bay main bay of 400 KV Ballia-Naubatapur-1 at Ballia	Continuous	CB retrofitment work	21-Mar-25	9:00	28-Mar-25	17:00		Element must remain in service with other bay	Approved	

POWERGRID NORTHERN REGION-I												
SUBJECT :- SD REQUEST FOR TRANSMISSION ELEMENTS for 229th OCC MEETING												
S.No.	ELEMENTS	OWNER	MODE	DURATION				PURPOSE	Remarks	NLDC/NRLDC Remarks	S/d Status	OCC Remarks
				DATE	TIME	DATE	TIME					
765kV/400kV/220kV/132kV Lines												
1	400KV S/C Heerapura-Hindaun TL	RRVNP	Daily	28-03-2025	08:00	30-03-2025	18:00	For Powerline Crossing by under construction LILO of 400KV Agra-Jaipur(South) TL at dausa			Approved	Approved subject to Rajasthan consent.
2	400KV S/C Heerapura-Hindaun TL	RRVNP	Daily	01-04-2025	08:00	03-04-2025	18:00	For Powerline Crossing by under construction LILO of 400KV Agra-Jaipur(South) TL at dausa			Approved	Approved subject to Rajasthan consent.
3	400 KV BALLABHGARH-MAHARANIBAGH (PG) CKT-1	PGCIL	Daily	11-04-2025	08:00	15-04-2025	18:00	DEFECT RECTIFICATION WORK MODEL LINE	400 KV DADRI-MAHARANIBAGH WILL BE IN NON-AUTO	May be given subject to real time grid conditions/One circuit shutdown from both end at a time	Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
4	400 KV HAPUR(UP)-MORADABAD(UP) (PG) CKT-1	PGCIL	Daily	17-04-2025	08:00	17-04-2025	18:00	DEFECT RECTIFICATION WORK		May be given subject to real time grid conditions/One circuit shutdown from both end at a time	Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
5	400kV Ballabgarh -Tugualakabad-1 line	PGCIL	C	17.03.2025	08:00	20.03.2025	18:00	220KV jackbus replacement work for system improvement and reliability		Complete shutdown of Ballabgarh Bus 1 & 2 along with all lines & ICTs/ Powergrid must take consent from SLDC haryana for load management during shutdown and apply the shutdown to NRPC for approval in D-5 basis with detailed SOP of load management	Rejected	Haryana SLDC intimated that s/d may be facilitated after commissioning of 400kV Kadarpur S/s which is expected in March last week and subsequently s/d can be explored. Load Management plan to be shared by Haryana. Powergrid to apply in D-5 basis after commissioning of 400kV Kadarpur S/s
6	400kV Ballabgarh -Tugualakabad-2 line	PGCIL	C	17.03.2025	08:00	20.03.2025	18:00	220KV jackbus replacement work for system improvement and reliability			Rejected	
7	400kV Ballabgarh -Gurugram line	PGCIL	C	17.03.2025	08:00	20.03.2025	18:00	220KV jackbus replacement work for system improvement and reliability			Rejected	
8	400kV Ballabgarh -Agra line line	PGCIL	C	17.03.2025	08:00	20.03.2025	18:00	220KV jackbus replacement work for system improvement and reliability			Rejected	
9	400kV Ballabgarh -Mainpuri-1	PGCIL	C	17.03.2025	08:00	20.03.2025	18:00	220KV jackbus replacement work for system improvement and reliability			Rejected	
10	400 KV DADRI(NT)-MURADNAGAR_2(UP) (PG) CKT-1	PGCIL	C	14-04-2025	08:00	14-04-2025	18:00	Other Line maintenance work	400 kV Dadri - Panipat1 will be in non auto during outage	May be given subject to real time grid conditions/One circuit shutdown from both end at a time	Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
20	220kV Hissar(PG)-Hissar(1A)-1	PGCIL	Continuous	07.04.2025	08:00	09.04.2025	18:00	220KV jackbus replacement work for system improvement and reliability		Complete shutdown of Hissar(PG) 220KV Bus 1 & 2 along with all lines & ICTs/ Powergrid must take consent from SLDC haryana for load management during shutdown and apply the shutdown to NRPC for approval in D-5 basis with detailed SOP of load management	Rejected	Powergrid to co-ordinate and conduct a joint field visit with Haryana SLDC, HVPNL and BBMB and thereafter submit a detailed proposal with day-wise timeline for the s/d activity.
21	220kV Hissar(PG)-Hissar(1A)-2	PGCIL	Continuous	07.04.2025	08:00	09.04.2025	18:00	220KV jackbus replacement work for system improvement and reliability			Rejected	
22	220kV Hissar-Sangwan-1	HVPNL	Continuous	07.04.2025	08:00	09.04.2025	18:00	220KV jackbus replacement work for system improvement and reliability			Rejected	
23	220kV Hissar-Sangwan-2	HVPNL	Continuous	07.04.2025	08:00	09.04.2025	18:00	220KV jackbus replacement work for system improvement and reliability			Rejected	
24	220kV Hissar- Fatheabad 1	HVPNL	Continuous	07.04.2025	08:00	09.04.2025	18:00	220KV jackbus replacement work for system improvement and reliability			Rejected	
25	220kV Hissar- Fatheabad 2	HVPNL	Continuous	07.04.2025	08:00	09.04.2025	18:00	220KV jackbus replacement work for system improvement and reliability			Rejected	
765KV/400/220kV ICT												
1	500 MVA,400/220 kV ICT-1 Ballabgarh SS	PGCIL	C	17.03.2025	08:00	20.03.2025	18:00	220KV jackbus replacement work for system improvement and reliability			Rejected	Haryana SLDC intimated that s/d may be facilitated after commissioning of 400kV Kadarpur S/s which is expected in March last week and subsequently s/d can be explored. Load Management plan to be shared by Haryana. Powergrid to apply in D-5 basis after commissioning of 400kV Kadarpur S/s
2	500 MVA,400/220 kV ICT-2 Ballabgarh SS	PGCIL	C	17.03.2025	08:00	20.03.2025	18:00	220KV jackbus replacement work for system improvement and reliability		Complete shutdown of Ballabgarh Bus 1 & 2 along with all lines & ICTs/ Powergrid must take consent from SLDC haryana for load management during shutdown and apply the shutdown to NRPC for approval in D-5 basis with detailed SOP of load management	Rejected	
3	500 MVA,400/220 kV ICT-3 Ballabgarh SS	PGCIL	C	17.03.2025	08:00	20.03.2025	18:00	220KV jackbus replacement work for system improvement and reliability			Rejected	
4	500 MVA,400/220 kV ICT-4 Ballabgarh SS	PGCIL	C	17.03.2025	08:00	20.03.2025	18:00	220KV jackbus replacement work for system improvement and reliability			Rejected	

5	315MVA ICT-I HISSAR	PGCIL	C	07.04.2025	08:00	09.04.2025	18:00	220KV jackbus replacement work for system improvement and reliability		Complete shutdown of Hissar(PG) 220KV Bus 1 & 2 along with all lines & ICTs/ Powergrid must take consent from SLDC haryana for load management during shutdown and apply the shutdown to NRPC for approval in D-5 basis with detailed SOP of load management	Rejected	Powergrid to co-ordinate and conduct a joint field visit with Haryana SLDC, HVPNL and BBMB and thereafter submit a detailed proposal with day-wise timeline for the s/d activity.
6	315MVA ICT-II HISSAR	PGCIL	C	07.04.2025	08:00	09.04.2025	18:00	220KV jackbus replacement work for system improvement and reliability		Rejected		
7	315MVA ICT-III HISSAR	PGCIL	C	07.04.2025	08:00	09.04.2025	18:00	220KV jackbus replacement work for system improvement and reliability		Rejected		
765 /400/220kv ICT/STATCOMS/BUS Reactor												
1	240 MVAR SWITCHABLE LR ON 765 KV BHADLA 2 (PG)-FATEHGARH_II(PG) (PTL) CKT-3 @FATEHGARH_II(PG)	PGCIL	Daily					Relay testing work for CoE Compliances.			Approved	To be availed with line AMP/Outage work
2	240 MVAR SWITCHABLE LR ON 765 KV BHADLA 2 - FATEHGARH_II (PG) CKT-4 @FATEHGARH_II(PG)	PGCIL	Daily					Relay testing work for CoE Compliances.			Approved	To be availed with line AMP/Outage work
3	240 MVAR Switchable LR on 765 KV Bhadla_2 (PG)-Fatehgarh_II(PG) (POWERGRID BHADLA TRANSMISSION LIMITED (PRTL)) Ckt-3 @Bhadla_2 (PG)	PGCIL	Daily					AMP, Spare Switching			Approved	To be availed with line AMP/Outage work
4	240 MVAR Switchable LR on 765 KV Bhadla_2 (PG)-Fatehgarh_II(PG) (POWERGRID BHADLA TRANSMISSION LIMITED (PRTL)) Ckt-4 @Bhadla_2 (PG)	PGCIL	Daily					AMP, Spare Switching			Approved	To be availed with line AMP/Outage work
5	225 MVAR Bus Series Reactor Ballabgarh SS	PGCIL	C	17.03.2025	08:00	20.03.2025	18:00	220KV jackbus replacement work for system improvement and reliability		Complete shutdown of Ballabgarh Bus 1 & 2 along with all lines & ICTs/ Powergrid must take consent from SLDC haryana for load management during shutdown and apply the shutdown to NRPC for approval in D-5 basis with detailed SOP of load management	Rejected	Haryana SLDC intimated that s/d may be facilitated after commissioning of 400kv Kadarpur S/s which is expected in March last week and subsequently s/d can be explored. Load Management plan to be shared by Haryana. Powergrid to apply in D-5 basis after commissioning of 400kv Kadarpur S/s
6	400kv Bus 1&2 at Ballabgarh SS	PGCIL	C	17.03.2025	08:00	20.03.2025	18:00	220KV jackbus replacement work for system improvement and reliability			Rejected	
7	220kv Bus-I at Hissar	PGCIL	Continuous	07.04.2025	08:00	09.04.2025	18:00	220KV jackbus replacement work for system improvement and reliability		Complete shutdown of Hissar(PG) 220KV Bus 1 & 2 along with all lines & ICTs/ Powergrid must take consent from SLDC haryana for load management during shutdown and apply the shutdown to NRPC for approval in D-5 basis with detailed SOP of load management	Rejected	Powergrid to co-ordinate and conduct a joint field visit with Haryana SLDC, HVPNL and BBMB and thereafter submit a detailed proposal with day-wise timeline for the s/d activity.
8	220kv Bus-II at Hissar	PGCIL	Continuous	07.04.2025	08:00	09.04.2025	18:00	220KV jackbus replacement work for system improvement and reliability			Rejected	
SVC/ STATCOM												
1	+/-150MVar VSC-1 Branch for STATCOM Station-1 at Fatehgarh-2 (Bay-RB10-RB11 Bay)	PGCIL	Daily	22-Apr-25	17:00	23-Apr-25	23:59	For AMP works		May be given from 17:00Hrs	Approved	
2	+/-150MVar VSC-2 Branch for STATCOM Station-1 at Fatehgarh-2 (Bay-RB10-RB12 Bay)	PGCIL	Daily	29-Apr-25	17:00	30-Apr-25	23:59	For AMP works		May be given from 17:00Hrs	Approved	
3	+/-150MVar VSC-1 Branch for STATCOM Station-2 at Fatehgarh-2 (Bay-RB11-RB11 Bay)	PGCIL	Daily	4-Apr-25	17:00	5-Apr-25	23:59	For AMP works		May be given from 17:00Hrs	Approved	
4	+/-150MVar VSC-2 Branch for STATCOM Station-2 at Fatehgarh-2 (Bay-RB11-RB12 Bay)	PGCIL	Daily	24-Apr-25	17:00	25-Apr-25	23:59	For AMP works		May be given from 17:00Hrs	Approved	
5	+/-150MVar MSR Branch for STATCOM Station-1 at Fatehgarh-2 (Bay-RB10-RB41 Bay)	PGCIL	Daily	28-Apr-25	17:00	29-Apr-25	23:59	For AMP works		May be given from 17:00Hrs	Approved	
6	+/-150MVar MSC-1 Branch for STATCOM Station-1 at Fatehgarh-2 (Bay-RB10-RB51 Bay)	PGCIL	Daily	7-Apr-25	17:00	9-Apr-25	23:59	For AMP works		May be given from 17:00Hrs	Approved	
7	+/-150MVar MSC-2 Branch for STATCOM Station-1 at Fatehgarh-2 (Bay-RB10-RB52 Bay)	PGCIL	Daily	25-Apr-25	17:00	26-Apr-25	23:59	For AMP works		May be given from 17:00Hrs	Approved	
8	+/-150MVar MSR Branch for STATCOM Station-2 at Fatehgarh-2 (Bay-RB11-RB41 Bay)	PGCIL	Daily	1-Apr-25	17:00	2-Apr-25	23:59	For AMP works		May be given from 17:00Hrs	Approved	
9	+/-150MVar MSC-1 Branch for STATCOM Station-2 at Fatehgarh-2 (Bay-RB11-RB51 Bay)	PGCIL	Daily	11-Apr-25	17:00	12-Apr-25	23:59	For AMP works		May be given from 17:00Hrs	Approved	
10	+/-150MVar MSC-2 Branch for STATCOM Station-2 at Fatehgarh-2 (Bay-RB11-RB52 Bay)	PGCIL	Daily	15-Apr-25	17:00	16-Apr-25	23:59	For AMP works		May be given from 17:00Hrs	Approved	

Sno.	NAME OF LINE / EQUIPMENT (S/D REQUIRED)	TYPE OF WORK TO BE DONE	DURATION		ALTERNATIVE SUPPLY ARRANGEMENT	REMARKS	NLDC/NRLDC Remarks	S/d Status	OCC Remarks
1	765KV Anta Phagi Ckt-1 Line	For carryout Height raising work by NHAI under chainage 311+900 & 314+900	10:00Hrs 07.03.2025	18:00Hrs 07.04.2025	Supply will be feed through 765KV Anta Phagi Ckt-2	During the shutdown period, the height raising work will be done between chainage 311+900 (betwren Loc Nos. 244-246) and chainage 314+900 (Between Loc Nos. 234-237)	<p>Following points may be taken into consideration before allowing the shutdown:</p> <ol style="list-style-type: none"> 1. Considering the criticality of the above mentioned transmission line in generation evacuation, efforts should be made to compress the one-month shutdown duration. NHAI may be requested to expedite the work and complete it at the earliest. 2. SLDC Rajasthan to explore the feasibility of ERS tower for keeping the circuit in service during the entire shutdown period. 3. The shutdown of the 765 kV Anta-Phagi Ckt-1 may be aligned with any planned unit outages in the Kawai, Kalisindh, and Chhabra complex. 4. The healthiness and effectiveness of the implemented SPS should be thoroughly tested before availing the shutdown to ensure system security. 5. In the event of SPS failure, high loading on 400 kV lines emanating from Kawai, Kalisindh, and Chhabra is observed in the simulation studies. Rajasthan SLDC is requested to provide the loadability limits of all 400 kV lines in the area, along with equipment rating. 6. Overcurrent protection of all 400 kV lines must remain disabled as per CEA Standards (Clause 48.3, 2022) for lines above 220 kV. Comprehensive coordination of all protection schemes should be ensured before granting the shutdown. 7. As per the implemented SPS, in the event of a 2100 MW generation loss in the complex, equivalent automatic load shedding in Rajasthan is required to prevent overloading of the WR-NR corridor and to avoid over drawal by Rajasthan. Rajasthan SLDC is requested to confirm: The status of automatic load shedding mechanisms in place. Any existing procedures to maintain load-generation balance in Rajasthan after a generation loss event 8. SLDC Rajasthan is requested to prepare a SOP outlining key action points for load generation balance in case of any contingency. 	Rejected	RAJASTHAN SLDC shall reply to the observations raised by NRLDC. May apply for S/D in D-5 basis after receiving confirmation from NHAI.