



भारत सरकार  
Government of India  
विद्युत मंत्रालय  
Ministry of Power  
उत्तर क्षेत्रीय विद्युत समिति  
Northern Regional Power Committee

सं.:उ.क्षे.वि.स./प्रचालन/106/01/2025/

दिनांक: 15.04.2025

विषय: उत्तर क्षेत्रीय विद्युत समिति की प्रचालन समन्वय उप- समिति की 230वी बैठक में स्वीकृत आऊटेज कार्यक्रम की सूची।

Subject: Outage programme approved in the 230<sup>th</sup> OCC Meeting.

विद्युत् उत्पादन कंपनियों व पारेषण लाइसेंस धारकों द्वारा उत्पादन इकाइयों व पारेषण तंत्र के प्रस्तावित आऊटेज कार्यक्रमों को दिनांक 15.04.2025 में आयोजित प्रचालन समन्वय उप- समिति की 230 वी बैठक में चर्चा करने के पश्चात आऊटेज कार्यक्रम की स्वीकृत सूची को उत्तर क्षेत्रीय विद्युत समिति के वेब पोर्टल पर उपलब्ध किया गया है। सभी आऊटेज कार्यक्रम संभावित हैं एवं वास्तविक काल में ग्रिड की स्थिति के अनुरूप प्रभावी होंगे। किसी प्रकार की त्रुटि होने पर दो कार्य दिवसों के भीतर हमें सूचित करने का कष्ट करें।

The outage programme of Generating Units and Transmission Lines proposed by Generating Companies and Transmission Licensees were discussed in the 230<sup>th</sup> OCC meeting held on 15.04.2025 and the approved list of outages program has been uploaded on NRPC web portal. All outage programmes are approved tentatively subject to real time grid conditions. Discrepancy, if any may kindly be intimated within two working days.

(डी. के. मीना)

अधीक्षण अभियंता (प्रचालन)

सेवा में,  
प्रचालन समन्वय उप- समिति के सभी सदस्य।

**APPROVED OUTAGE PROGRAM OF 230th OCC**

Sr No	Reference Number	OCC Number	Name of Requesting Agency	Element Type	Element Name	Owner	Daily/ Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	Request Type	Shutdown Status	Approved From Date	Approved From Time	Approved To Date	Approved To Time	OCC Remarks
1	RQ219129	OCC_230	ntpcncr_sd	GENERATING UNIT	88.71 MW ANTA GPS - UNIT 1	NTPC	C	Planned outage	12-May-2025	00:00	14-May-2025	23:59	busbar protection Checking	PLANNED	Approved	09-May-25	00:00	11-May-25	23:59	Not approved in LGBR /Shutdown may be availed in April or weekends in May in
2	RQ219130	OCC_230	ntpcncr_sd	GENERATING UNIT	88.71 MW ANTA GPS - UNIT 2	NTPC	C	Planned outage	05-May-2025	00:00	07-May-2025	23:59	busbar protection Checking	PLANNED	Approved	02-May-25	00:00	04-May-25	23:59	Not approved in LGBR /Shutdown may be availed in April or weekends in May in
3	RQ217843	OCC_230	tehri_sd	GENERATING UNIT	250 MW TEHRI HPS - UNIT 2	THDC	C	Annual Maintenance	14-May-2025	08:00	07-Jun-2025	23:59	Annual maintenance	PLANNED	Approved	14-May-25	08:00	07-Jun-25	23:59	Approved in LGBR30 (15-Apr-25 to 09-May-25)
4	RQ217898	OCC_230	koteshwar_sd	GENERATING UNIT	100 MW KOTESHWAR HPS UNIT 2	THDC	C	Annual Maintenance	27-May-2025	10:00	26-Jun-2025	18:00	Annual Maintenance	PLANNED	Approved	27-May-25	10:00	26-Jun-25	18:00	One unit at a time may be considered.
5	RQ217897	OCC_230	koteshwar_sd	GENERATING UNIT	100 MW KOTESHWAR HPS UNIT 1	THDC	C	Annual Maintenance	06-May-2025	10:00	05-Jun-2025	18:00	Annual Maintenance	PLANNED	Approved	06-May-25	10:00	05-Jun-25	18:00	One unit at a time may be considered.
6	RQ218484	OCC_230	napp_sd	GENERATING UNIT	220 MW NAPS - UNIT 1	NPCIL	C	NAPS-1 Biennial Shutdown with major jobs of Condenser Tube replacement, 415V swgr replacement, ECCS HX gasket replacement, Replacement of Gen, GT, UT & SUT relay with numerical relay etc.	15-May-2025	00:00	07-Aug-2025	18:00		PLANNED	Rejected					May be availed in July /August.
7	RQ218188	OCC_230	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-2	POWER GRID	C	To take up Erection and Stringing for NHAI line diversion works	01-May-2025	08:00	18-May-2025	18:00	WR-1 requested for line diversion	PLANNED	Rejected					Shutdown to be availed in Lean/Low NR Demand period.
8	RQ218187	OCC_230	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-1	POWER GRID	C	To take up Erection and Stringing for NHAI line diversion works	01-May-2025	08:00	18-May-2025	18:00	WR-1 requested for line diversion	PLANNED	Rejected					Shutdown to be availed in Lean/Low NR Demand period.
9	RQ218189	OCC_230	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-3	POWER GRID	C	To take up Erection and Stringing for NHAI line diversion works	01-May-2025	08:00	18-May-2025	18:00	WR-1 requested for line diversion	PLANNED	Rejected					Shutdown to be availed in Lean/Low NR Demand period.
10	RQ218190	OCC_230	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-4	POWER GRID	C	To take up Erection and Stringing for NHAI line diversion works	01-May-2025	08:00	18-May-2025	18:00	WR-1 requested for line diversion	PLANNED	Rejected					Shutdown to be availed in Lean/Low NR Demand period.
11	RQ218688	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-GWALIOR (PG) CKT-1	POWER GRID	D	Installation of Counter weight in Gantry-1 Tower of 765kV Orai-Gwalior line at Orai End. Shutdown of 765kV Orai-Gwalior line required along with simultaneous shutdown of 765kV Orai-Aligarh -2 (as below Gwalior Gantry Tower, Aligarh-2 Line Reactor 765KV Bushing is falling.	27-May-2025	09:00	27-May-2025	14:00		PLANNED	Approved	27-May-25	09:00	27-May-25	14:00	Subjected to WRPC Approval.
12	RQ219089	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BALIA-GAYA (PG) CKT-1	POWER GRID	D	For replacement of flashover insulator.	21-May-2025	08:00	23-May-2025	18:00		PLANNED	Approved	21-May-25	08:00	23-May-25	18:00	Subjected to ERPC Approval, duration of shutdown i.e no of days to be reduced to 2.

13	RQ219087	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHPUR-SASARAM (PG) CKT-1	POWER GRID	D	For replacement of flashover insulator.	20-May-2025	09:00	22-May-2025	18:00		PLANNED	Approved	20-May-25	09:00	22-May-25	18:00	Subjecetd to ERPC Approval.
14	RQ218843	OCC_230	slcds_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1	POWER GRID	D	Quarterly Maintenance work	16-May-2025	08:00	16-May-2025	18:00		PLANNED	Approved	16-May-25	08:00	16-May-25	18:00	ATC/TTC to be curtailed by 450MW in NR Import. Subjected to WRPC Approval.
15	RQ218844	OCC_230	slcds_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2	POWER GRID	D	Quarterly Maintenance work	14-May-2025	08:00	14-May-2025	18:00		PLANNED	Approved	14-May-25	08:00	14-May-25	18:00	ATC/TTC to be curtailed by 450MW in NR Import. Subjected to WRPC Approval.
16	RQ218968	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-2	POWER GRID	D	For replacement of flashover insulator	09-May-2025	07:00	10-May-2025	18:00		PLANNED	Approved	09-May-25	07:00	10-May-25	18:00	Subjecetd to ERPC Approval.
17	RQ219101	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI(PG)-VINDHYACHALPOL(PG) (PVTSL) CKT-2	PVTSL	D	Shutdown nature rectification Work	21-May-2025	09:00	21-May-2025	18:00		PLANNED	Rejected					Shutdown to be availed in Lean/Low NR Demand period.
18	RQ219100	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI(PG)-VINDHYACHALPOL(PG) (PVTSL) CKT-1	PVTSL	D	Shutdown nature rectification Work	20-May-2025	09:00	20-May-2025	18:00		PLANNED	Rejected					Shutdown to be availed in Lean/Low NR Demand period.
19	RQ218593	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-SASARAM (PG) CKT-1	POWER GRID	D	Non-auto for Online PID Testing of Line	13-May-2025	09:00	15-May-2025	18:00		PLANNED	Approved	13-May-25	09:00	15-May-25	18:00	Subjecetd to ERPC Approval.
20	RQ218702	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MOTIHARI(BS) (PG) CKT-1	POWER GRID	D	AMP of line bay equipments of 400KV Gorakhpur Motihari line 1 at Gorakhpur	06-May-2025	09:00	06-May-2025	18:00		PLANNED	Approved	06-May-25	09:00	06-May-25	18:00	Subjecetd to ERPC Approval.
21	RQ218704	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-SASARAM (PG) CKT-1	POWER GRID	D	For replacement of flashover insulators and cleaning of dirty insulators	05-May-2025	07:00	05-May-2025	18:00		PLANNED	Approved	05-May-25	07:00	05-May-25	18:00	Subjecetd to ERPC Approval.
22	RQ218703	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-SASARAM (PG) CKT-1	POWER GRID	D	For replacement of flashover insulators and cleaning of dirty insulators	03-May-2025	08:00	03-May-2025	18:00		PLANNED	Approved	03-May-25	08:00	03-May-25	18:00	Subjecetd to ERPC Approval.
23	RQ218592	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-SASARAM (PG) CKT-1	POWER GRID	D	Non-auto mode of Line for PID testing	01-May-2025	09:00	01-May-2025	18:00		PLANNED	Approved	01-May-25	09:00	01-May-25	18:00	Subjecetd to ERPC Approval.
24	RQ218264	OCC_230	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAHARANIBAGH (PG)		C	To arrest the oil leakage from Y-Ph Inspection window	01-May-2025	09:00	01-May-2025	19:00		PLANNED	Approved	01-May-25	09:00	01-May-25	19:00	
25	RQ217792	OCC_230	stuup_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SAHUPURI(UP)-KARAMNASA(BS) (UP) CKT-1	UPPTCL	D	* DFCC Height Rising work of 132 KV Sahupuri-Karmnasa line Due to BHARATMALA project of NHAI Varanasi Ringroad.	19-May-2025	08:00	24-May-2025	18:00		PLANNED	Approved	19-May-25	08:00	24-May-25	18:00	Subjecetd to ERPC Approval.
26	RQ217793	OCC_230	stuup_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SAHUPURI(UP)-KARAMNASA(BS) (UP) CKT-1	UPPTCL	C	* Lilo of 132kv sahpuri karmnasa line at 132kv s/s chandauli as per agreement no 243ETC-(V)T-46/2022-23 date28.03.2023	05-May-2025	08:00	11-May-2025	18:00		PLANNED	Approved	05-May-25	08:00	11-May-25	18:00	Subjecetd to ERPC Approval.

27	RQ218332	OCC_230	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 6		D	Bay Extension, LBB Testing	29-May-2025	18:00	30-May-2025	23:00		PLANNED	Approved	29-May-25	19:00	30-May-25	23:00	May be given from 1900 Hrs
28	RQ218331	OCC_230	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 5		D	Bay Extension, LBB Testing	27-May-2025	18:00	28-May-2025	23:00		PLANNED	Approved	27-May-25	19:00	28-May-25	23:00	May be given from 1900 Hrs
29	RQ218330	OCC_230	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 4		D	Bay Extension, LBB Testing, Attending Hotspot	25-May-2025	18:00	26-May-2025	23:00		PLANNED	Approved	25-May-25	19:00	26-May-25	23:00	May be given from 1900 Hrs
30	RQ218327	OCC_230	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 1		D	Bay Extension, LBB Testing, Attending Hotspot	19-May-2025	18:00	20-May-2025	23:00		PLANNED	Approved	19-May-25	19:00	20-May-25	23:00	May be given from 1900 Hrs
31	RQ218345	OCC_230	cpcc1_sd	BUS	400KV BUS 1 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package ( For Bus Bar Relay Stability Test of 400 kV Bus-1)	19-May-2025	09:00	20-May-2025	20:00		PLANNED	Approved	19-May-25	09:00	20-May-25	20:00	
32	RQ218338	OCC_230	cpcc1_sd	BUS	400KV BUS 2 AT BASSI(PG)		C	400kV Busbar Relay Retrofitment work.	17-May-2025	09:00	30-May-2025	18:00		PLANNED	Rejected					Due to N-1 contingency in month of may, the s/d may be rejected and planned after 15th September,2025 due to high demand period of Northern region.
33	RQ218344	OCC_230	cpcc1_sd	BUS	400KV BUS 2 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (Bus Stability Test)	16-May-2025	09:00	17-May-2025	20:00		PLANNED	Approved	16-May-25	09:00	17-May-25	20:00	
34	RQ218334	OCC_230	cpcc1_sd	BUS	400KV BUS 2 AT HISSAR(PG)		C	FOR RETROFITMENT OF ISOLATORS AT HISAR SS IN ADD CAP 19-24 BLOCK	16-May-2025	07:00	30-May-2025	18:00		PLANNED	Rejected					Already approved.
35	RQ218340	OCC_230	cpcc1_sd	BUS	400KV BUS 2 AT BHIWANI(BB)		C	FOR RETROFITMENT OF ISOLATORS AT HISAR SS IN ADD CAP 19-24 BLOCK AT BBMB BHIWANI	16-May-2025	07:00	30-May-2025	18:00		PLANNED	Rejected					Due to N-1 contingency in month of may, the s/d may be rejected and planned after 15th September,2025 due to high demand period of Northern region.
36	RQ218336	OCC_230	cpcc1_sd	BUS	220KV BUS 2 AT KANKROLI(PG)		D	For Bay Extension works	14-May-2025	09:00	15-May-2025	18:00		PLANNED	Approved	14-May-25	15:00	15-May-25	23:00	May be given from 15:00 Hrs/All other elements must be connected with Other Bus
37	RQ218343	OCC_230	cpcc1_sd	BUS	400KV BUS 1 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (Bus Stability Test)	14-May-2025	09:00	15-May-2025	20:00		PLANNED	Approved	14-May-25	09:00	15-May-25	20:00	
38	RQ218342	OCC_230	cpcc1_sd	BUS	220KV BUS 1 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (Bus Stability Test)	13-May-2025	09:00	13-May-2025	20:00		PLANNED	Approved	13-May-25	09:00	13-May-25	20:00	
39	RQ218341	OCC_230	cpcc1_sd	BUS	220KV BUS 2 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (Bus Stability Test)	12-May-2025	09:00	12-May-2025	20:00		PLANNED	Approved	12-May-25	09:00	12-May-25	20:00	
40	RQ218335	OCC_230	cpcc1_sd	BUS	220KV BUS 1 AT KANKROLI(PG)		D	For Bay Extension works	12-May-2025	09:00	13-May-2025	18:00		PLANNED	Approved	12-May-25	15:00	13-May-25	23:00	May be given from 15:00 Hrs/All other elements must be connected with Other Bus
41	RQ218348	OCC_230	cpcc1_sd	BUS	220KV BUS 1 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (Busbar Relay Stability Test)	05-May-2025	09:00	06-May-2025	20:00		PLANNED	Approved	05-May-25	09:00	06-May-25	20:00	



42	RQ218347	OCC_230	cpcc1_sd	BUS	220KV BUS 2 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (Bus Bar Relay Stability Test)	03-May-2025	09:00	04-May-2025	20:00		PLANNED	Approved	03-May-25	09:00	04-May-25	20:00	
43	RQ218337	OCC_230	cpcc1_sd	BUS	400KV BUS 1 AT BASSI(PG)		C	400kV Busbar Relay Retrofitment work.	03-May-2025	09:00	16-May-2025	18:00		PLANNED	Rejected					Due to N-1 contingency in month of may, the s/d may be rejected and planned after 15th September,2025 due to high demand period of Northern region.
44	RQ218349	OCC_230	cpcc1_sd	BUS	400KV BUS 1 AT BHIWADI(PG)		C	Bus bar Relay retrofitment	01-May-2025	09:00	20-May-2025	18:00		PLANNED	Rejected					Due to N-1 contingency in month of may, the s/d may be rejected and planned after 15th September,2025 due to high demand period of Northern region.
45	RQ218346	OCC_230	cpcc1_sd	BUS	400KV BUS 2 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package ( For Stability Test of 400 kV Bus-2)	01-May-2025	09:00	02-May-2025	20:00		PLANNED	Approved	01-May-25	09:00	02-May-25	20:00	
46	RQ218339	OCC_230	cpcc1_sd	BUS	400KV BUS 1 AT BHIWANI(BB)		C	FOR RETROFITMENT OF ISOLATORS AT HISAR SS IN ADD CAP 19-24 BLOCK AT BBMB BHIWANI	01-May-2025	07:00	15-May-2025	18:00		PLANNED	Rejected					Due to N-1 contingency in month of may, the s/d may be rejected and planned after 15th September,2025 due to high demand period of Northern region.
47	RQ218333	OCC_230	cpcc1_sd	BUS	400KV BUS 1 AT HISSAR(PG)		C	FOR RETROFITMENT OF ISOLATORS AT HISAR SS IN ADD CAP 19-24 BLOCK	01-May-2025	07:00	15-May-2025	18:00		PLANNED	Rejected					Shutdwon already availed from 07.04.25.
48	RQ218192	OCC_230	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-2		D	For shutdown nature defect rectification(NCR Line)	15-May-2025	08:00	15-May-2025	18:00	other ckt will be in Non auto mode	PLANNED	Approved	15-May-25	08:00	15-May-25	18:00	
49	RQ218191	OCC_230	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-1		D	For shutdown nature defect rectification(NCR Line)	14-May-2025	08:00	14-May-2025	18:00	other ckt will be in Non auto mode	PLANNED	Approved	14-May-25	08:00	14-May-25	18:00	
50	RQ218706	OCC_230	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-2		D	insulator replacement work	11-May-2025	08:00	20-May-2025	18:00		PLANNED	Approved	11-May-25	08:00	20-May-25	18:00	
51	RQ218705	OCC_230	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-1		D	insulator replacement work	01-May-2025	08:00	10-May-2025	18:00		PLANNED	Approved	01-May-25	08:00	10-May-25	18:00	
52	RQ219090	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASHI-FATEHPUR (PG) CKT-1	POWER GRID	D	For rectification of S/D nature defects.	27-May-2025	09:00	29-May-2025	18:00		PLANNED	Approved	27-May-25	09:00	29-May-25	18:00	
53	RQ218689	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-2	POWER GRID	D	Installation of Counter weight in Gantry-1 Tower of 765kV Orai-Gwalior line at Orai End. Shutdown of 765kV Orai-Gwalior line required along with simultaneous shutdown of 765kV Orai-Aligarh -2 (as below Gwalior Gantry Tower, Aligarh-2 Line Reactor 765KV Bushing is falling.	27-May-2025	09:00	27-May-2025	18:00		PLANNED	Approved	25-May-25	09:00	25-May-25	18:00	To be availed on weekend. NR Import to be curtailed by 1100MW, subjected to WRPC Approval. Strictly to be returned by 16:00hrs.

54	RQ218266	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-1	POWER GRID	D	Line S/D nature defect rectification work & 5 Year AMP of Line Reactor & Line Switchyard equipment & checking healthiness of Aircell in B Phase.	20-May-2025	08:00	20-May-2025	18:00		PLANNED	Approved	24-May-25	08:00	24-May-25	18:00	To be availed on weekend. NR Import to be curtailed by 1100MW, subjected to WRPC Approval. Strictly to be returned by 16:00hrs.
55	RQ218767	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MEERUT-BHIWANI (PG) CKT-1	POWER GRID	C	Connection of LILO section for connecting with 765/400 kv Narela GIS substation under Tr. System Part-G, Ph-II	12-May-2025	08:00	14-May-2025	18:00		PLANNED	Approved	12-May-25	08:00	14-May-25	18:00	
56	RQ219004	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-2	POWER GRID	D	Attend Shut Down Nature Defects work & Line AMP work by Ajmer station	10-May-2025	08:00	12-May-2025	18:00		PLANNED	Approved	10-May-25	17:00	12-May-25	23:00	To be availed from 17:00hrs.
57	RQ219096	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-BALIA (PG) CKT-1	POWER GRID	D	For replacement of flashover insulators and cleaning of dirty insulators	08-May-2025	09:00	10-May-2025	18:00		PLANNED	Approved	08-May-25	09:00	10-May-25	18:00	
58	RQ219094	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KANPUR_GIS-ALIGARH (PG) CKT-1	POWER GRID	D	For shutdown nature defects rectification	08-May-2025	09:00	08-May-2025	18:00		PLANNED	Approved	08-May-25	09:00	08-May-25	18:00	
59	RQ218595	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KANPUR_GIS-ALIGARH (PG) CKT-1	POWER GRID	D	AMP of the Line equipments	07-May-2025	09:00	07-May-2025	18:00		PLANNED	Approved	07-May-25	09:00	07-May-25	18:00	
60	RQ218608	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWER GRID	D	AMP of THE Line equipments & Non switchable the Line reactor	06-May-2025	09:00	06-May-2025	18:00		PLANNED	Approved	06-May-25	09:00	06-May-25	18:00	
61	RQ219003	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-1	POWER GRID	D	Attend Shut Down Nature Defects work & Line AMP work by Ajmer station	06-May-2025	08:00	08-May-2025	18:00		PLANNED	Approved	06-May-25	17:00	08-May-25	23:00	To be availed from 17:00hrs.
62	RQ218606	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-2	POWER GRID	D	AMP of Line equipments & Non switchable the Line reactor	05-May-2025	09:00	05-May-2025	18:00		PLANNED	Approved	05-May-25	09:00	05-May-25	18:00	
63	RQ218060	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2		D	Defect rectification work	26-May-2025	08:00	29-May-2025	18:00	NON AUTO OF OTHER CHARGE CKT REQUIRED DURING SHUTDOWN	PLANNED	Approved	26-May-25	17:00	29-May-25	23:00	To be availed from 18:00hrs. Duration of shutdown may be reviewed
64	RQ217945	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-2		D	For scheme checking work	24-May-2025	08:00	24-May-2025	18:00		PLANNED	Rejected					Line not yet Commissioned
65	RQ218107	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-2		D	Rectification of Shutdown nature defects in line	23-May-2025	15:00	24-May-2025	22:00	Rectification of Shutdown nature defects in line	PLANNED	Approved	23-May-25	17:00	24-May-25	23:00	To be availed from 18:00hrs.
66	RQ218091	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-MEERUT(PG) (PG) CKT-1		D	Shutdown nature defects rectification work	23-May-2025	08:00	23-May-2025	18:00		PLANNED	Approved	23-May-25	08:00	23-May-25	18:00	

67	RQ218075	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-2		D	FOR AMP WORK & defect rectification work	23-May-2025	08:00	23-May-2025	18:00	NON AUTO OF OTHER CHARGE CKT REQUIRED DURING SHUTDOWN	PLANNED	Approved	23-May-25	16:00	23-May-25	23:00	To be availed from 16:00hrs.
68	RQ217944	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-1		D	For scheme checking work	23-May-2025	08:00	23-May-2025	18:00		PLANNED	Rejected					Line not yet Commisioned
69	RQ219032	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-MEERUT (PG) CKT-1		D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	22-May-2025	08:00	22-May-2025	18:00	Kindly approve.	PLANNED	Approved	22-May-25	08:00	22-May-25	18:00	
70	RQ218074	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1		D	FOR AMP WORK & defect rectification work	22-May-2025	08:00	22-May-2025	18:00	NON AUTO OF OTHER CHARGE CKT REQUIRED DURING SHUTDOWN	PLANNED	Approved	22-May-25	16:00	22-May-25	23:00	To be availed from 16:00hrs.
71	RQ218106	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-1		D	Rectification of Shutdown nature defects in line	21-May-2025	15:00	22-May-2025	22:00	Rectification of Shutdown nature defects in line	PLANNED	Approved	21-May-25	17:00	22-May-25	23:00	To be availed from 18:00hrs.
72	RQ218133	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1		D	For OPGW replacement works from TN-623 to TN 625 (for Joint Box Creation at TN-625)	20-May-2025	08:00	21-May-2025	18:00	Non-auto required for OPGW replacement works from TN-623 to TN 625 (for Joint Box Creation at TN-625)	PLANNED	Approved	20-May-25	17:00	21-May-25	23:00	Subjecetd to WRPC Approval/ATC curtailment of AROUND 4000 MW in NR EXPORT.
73	RQ218134	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2		D	For OPGW replacement works from TN-623 to TN 625 (for Joint Box Creation at TN-625)	20-May-2025	08:00	21-May-2025	18:00	Non-auto required for OPGW replacement works from TN-623 to TN 625 (for Joint Box Creation at TN-625)	PLANNED	Approved	20-May-25	17:00	21-May-25	23:00	Subjecetd to WRPC Approval/ATC curtailment of AROUND 4000 MW in NR EXPORT.
74	RQ217995	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2		D	Attending COE Protection Observations, Integration of Spare Reactor	19-May-2025	18:00	20-May-2025	23:00		PLANNED	Approved	19-May-25	18:00	20-May-25	23:00	Strictly adhere to timelines. Simultaneous outage period of D/C to be reviewed
75	RQ218059	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1		D	Defect rectification work	19-May-2025	08:00	22-May-2025	18:00	NON AUTO OF OTHER CHARGE CKT REQUIRED DURING SHUTDOWN	PLANNED	Approved	19-May-25	16:00	22-May-25	23:00	Duration to be reviewed. Strictly adhere to timelines.
76	RQ217994	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1		D	Attending COE Protection Observations, Integration of Spare Reactor	17-May-2025	18:00	18-May-2025	23:00		PLANNED	Approved	17-May-25	17:00	18-May-25	23:00	To be availed from 17:00hrs.
77	RQ218000	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-2		D	For attending S/D nature defects by Kankroli & Chittorgarh	16-May-2025	08:00	16-May-2025	18:00	Non Auto of 765KV Ajmer-Chittor CK1	PLANNED	Approved	16-May-25	17:00	16-May-25	23:00	To be availed from 17:00hrs.

78	RQ218071	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2		D	FOR CLR REPLECEMENT WORK	16-May-2025	08:00	16-May-2025	18:00	NON AUTO OF OTHER CHARGE CKT REQUIRED DURING SHUTDOWN	PLANNED	Approved	16-May-25	17:00	16-May-25	23:00	To be availed from 17:00hrs.
79	RQ218100	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-I) Transmission Line.	15-May-2025	09:00	17-May-2025	17:00		PLANNED	Approved	15-May-25	17:00	17-May-25	23:00	To be availed from 17:00hrs.
80	RQ218101	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-I) Transmission Line.	15-May-2025	09:00	17-May-2025	17:00		PLANNED	Approved	15-May-25	17:00	17-May-25	23:00	To be availed from 17:00hrs.
81	RQ217999	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-1		D	For attending S/D nature defects by Kankroli & Chittorgarh	15-May-2025	08:00	15-May-2025	18:00	Non Auto of 765KV Ajmer-Chittor CK2	PLANNED	Approved	15-May-25	17:00	15-May-25	23:00	To be availed from 17:00hrs.
82	RQ218070	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1		D	FOR CLR REPLACEMENT WORK	15-May-2025	08:00	15-May-2025	18:00	NON AUTO OF OTHER CHARGE CKT REQUIRED DURING SHUTDOWN	PLANNED	Approved					To be clubbed with AMP
83	RQ217975	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-2		D	SD Nature defect rectification work	14-May-2025	17:00	14-May-2025	23:59	Powergrid maintained only 40 KM length & 145 KM length maintained by ADANI.	PLANNED	Approved	14-May-25	17:00	14-May-25	23:59	Strictly ahere to the timelines
84	RQ218095	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2		D	TO ATTEND SHUT DOWN DEFECTS	14-May-2025	08:00	14-May-2025	18:00	ckt 2 will be kept on non auto mode	PLANNED	Approved	14-May-25	15:00	14-May-25	23:00	ATC/TTC to be curtailed by 2950MW in NR Export. To be availed by 15:00hrs. Subjected to WRPC approval.
85	RQ218069	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2		D	for AMP work	14-May-2025	08:00	14-May-2025	18:00	NON AUTO OF OTHER CHARGE CKT REQUIRED DURING SHUTDOWN	PLANNED	Approved	14-May-25	17:00	14-May-25	23:00	To be availed from 17:00hrs.
86	RQ217952	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-BHIWANI (PG) CKT-1		D	SD Nature defect rectification work	13-May-2025	08:00	13-May-2025	18:00		PLANNED	Approved	13-May-25	08:00	13-May-25	18:00	
87	RQ218094	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1		D	TO ATTEND SHUT DOWN DEFECTS	13-May-2025	08:00	13-May-2025	18:00	CKT 1 will be kept on non auto mode	PLANNED	Approved	13-May-25	15:00	13-May-25	23:00	ATC/TTC to be curtailed by 2950MW in NR Export. To be availed by 15:00hrs. Subjected to WRPC approval.
88	RQ218068	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1		D	for AMP work	13-May-2025	08:00	13-May-2025	18:00	NON AUTO OF OTHER CHARGE CKT REQUIRED DURING SHUTDOWN	PLANNED	Approved	13-May-25	17:00	13-May-25	23:00	To be availed from 17:00hrs.

89	RQ218056	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-2		D	Defect rectification work	13-May-2025	08:00	14-May-2025	18:00	NON AUTO OF OTHER CHARGE CKT REQUIRED DURING SHUTDOWN	PLANNED	Approved	13-May-25	16:00	14-May-25	23:00	
90	RQ217960	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2		D	Rectification of Shutdown nature defects & 1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PR-1&2 retrofitment (Viat Make) 4. WTI & OTI Modification work	12-May-2025	08:00	13-May-2025	18:00	Rectification of Shutdown nature defects & 1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PR-1&2 retrofitment (Viat Make) 4. WTI & OTI Modification work	PLANNED	Approved	12-May-25	08:00	13-May-25	18:00	ATC/TTC to be curtailed by 450MW in NR Import. Subjected to WRPC Approval.
91	RQ218063	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBTL) CKT-4		D	Attending COE Protection Observations, Integration of Spare Reactor by Bhadla 2 & FOR Line AMP WORK & for For Line bay AMP by Khetri	09-May-2025	09:00	10-May-2025	18:00	NON AUTO OF OTHER CHARGE CKT REQUIRED DURING SHUTDOWN	PLANNED	Approved	09-May-25	18:00	10-May-25	23:00	To be availed from 18:00hrs.
92	RQ217961	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1		D	Rectification of Shutdown nature defects 1.For CC-AM IOM compliances, modification works & 2.AMP works for element and bay AMP(TIMING,CRM,D CRM DEW POINT,COIL CURRENT) works . 3.PR-1&2 retrofitment (Viat Make). 4.WTI & OTI Modification work	09-May-2025	08:00	10-May-2025	18:00	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP(TIMING,CRM,DCRM DEW POINT,COIL CURRENT) works . 3.PR-1&2 retrofitment (Viat Make). 4.WTI & OTI Modification work	PLANNED	Approved	09-May-25	08:00	10-May-25	18:00	
93	RQ218062	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBTL) CKT-3		D	Attending COE Protection Observations, Integration of Spare Reactor by Bhadla & FOR Line AMP WORK & for For Line bay AMP by Khetri	08-May-2025	09:00	09-May-2025	18:00	NON AUTO OF OTHER CHARGE CKT REQUIRED DURING SHUTDOWN	PLANNED	Approved	08-May-25	18:00	09-May-25	23:00	To be availed from 18:00hrs.
94	RQ217951	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-JHATIKARA (PG) CKT-1		D	Defect rectification of model transmission line	08-May-2025	08:00	08-May-2025	18:00		PLANNED	Approved	08-May-25	08:00	08-May-25	18:00	



95	RQ218055	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-1		D	Defect rectification work	08-May-2025	08:00	09-May-2025	18:00	NON AUTO OF OTHER CHARGE CKT REQUIRED DURING SHUTDOWN	PLANNED	Approved	08-May-25	16:00	09-May-25	23:00	
96	RQ218089	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-1		D	Shutdown nature defects rectification work	08-May-2025	08:00	08-May-2025	18:00		PLANNED	Approved	08-May-25	08:00	08-May-25	17:00	
97	RQ217993	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-2		D	Attending COE Protection Observations	07-May-2025	18:00	08-May-2025	23:00		PLANNED	Approved	07-May-25	18:00	08-May-25	23:00	
98	RQ218105	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT 2		D	Rectification of Shutdown nature defects in line	07-May-2025	15:00	08-May-2025	23:00	Non Auto mode of other Ckt	PLANNED	Approved	07-May-25	17:00	08-May-25	23:00	200MW Curatlmnt in NR Export, Subjected to WRPC Approval. To be availed from 17:00hrs
99	RQ218004	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GVALIOR(PG) (PG) CKT-1		D	Non-Auto mode for tower tightening & member/plate fixing work in selected model transmission line	06-May-2025	08:00	17-May-2025	18:00	Non-Auto mode for tower tightening & member/plate fixing work in selected model transmission line	PLANNED	Approved	06-May-25	08:00	17-May-25	18:00	Subjected to WRPC Approval
100	RQ218061	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1		D	AMP WORK OF LINE BAY, REACTOR & REACTOR BAYS by Fatehgarh 2, Attending COE Protection Observations by Bhadla 2 & FOR Line AMP WORK & for For Line bay AMP by Khetri	06-May-2025	08:00	07-May-2025	18:00	NON AUTO OF OTHER CHARGE CKT REQUIRED DURING SHUTDOWN	PLANNED	Approved	06-May-25	18:00	07-May-25	23:00	To be availed from 18:00hrs.
101	RQ217992	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-1		D	Attending COE Protection Observations	05-May-2025	18:00	06-May-2025	23:00		PLANNED	Approved	05-May-25	18:00	06-May-25	23:00	
102	RQ217963	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1		D	AMP WORK OF LINE BAY, REACTOR & REACTOR BAYS & SD Nature defect rectification work	05-May-2025	17:00	06-May-2025	23:59	Powergrid maintained only 40 KM length & 145 KM length maintained by ADANI.	PLANNED	Approved	05-May-25	18:00	06-May-25	23:00	To be availed from 18:00hrs.
103	RQ218104	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT 1		D	Rectification of Shutdown nature defects in line	05-May-2025	15:00	06-May-2025	23:00	Rectification of Shutdown nature defects in line	PLANNED	Approved	05-May-25	17:00	06-May-25	23:00	200MW Curatlmnt in NR Export, Subjected to WRPC Approval. To be availed from 17:00hrs
104	RQ218178	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT 2		D	400kV Bus-1 Gantry Power Peak erection in SS-101	05-May-2025	15:00	05-May-2025	23:00		PLANNED	Approved	05-May-25	17:00	05-May-25	23:00	200MW Curatlmnt in NR Export, Subjected to WRPC Approval. To be availed from 17:00hrs

105	RQ218167	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-2		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	05-May-2025	09:00	08-May-2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Rejected					May be requested in real time in D-3 basis,subject to prior consent of Rajasthan.
106	RQ218169	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	05-May-2025	09:00	08-May-2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Approved	05-May-25	09:00	08-May-25	18:00	ATC/TTC to be curtailed by 450MW in NR Import. Subjected to WRPC Approval.
107	RQ217959	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1		D	Rectification of Shutdown nature defects & 1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PR-1&2 retrofitment (Viat Make) 4. WTI & OTI Modification work	05-May-2025	08:00	06-May-2025	18:00	Rectification of Shutdown nature defects & 1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PR-1&2 retrofitment (Viat Make) 4. WTI & OTI Modification work	PLANNED	Approved					To be clubbed with Above mentioned
108	RQ217991	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2		D	Attending COE Protection Observations	03-May-2025	18:00	04-May-2025	23:00		PLANNED	Approved	03-May-25	18:00	04-May-25	23:00	ATC/TTC to be curtailed by 500MW in NR Export, subjected to WRPC Approval.
109	RQ217962	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-2		D	AMP WORK OF LINE BAY, REACTOR & REACTOR BAYS by Fatehgarh 2, Attending COE Protection Observations by Bhadla 2 & FOR Line AMP WORK & for For Line bay AMP by Khetri	03-May-2025	09:00	04-May-2025	18:00	NON AUTO OF OTHER CHARGE CKT REQUIRED DURING SHUTDOWN	PLANNED	Approved	03-May-25	18:00	04-May-25	23:00	To be availed from 18:00hrs.
110	RQ217950	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-ALIGARH (PG) CKT-1		D	SD Nature defect rectification work	03-May-2025	08:00	03-May-2025	18:00		PLANNED	Approved	03-May-25	08:00	03-May-25	18:00	
111	RQ217990	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1		D	Attending COE Protection Observations	01-May-2025	18:00	02-May-2025	23:00		PLANNED	Approved	01-May-25	18:00	02-May-25	23:00	ATC/TTC to be curtailed by 500MW in NR Export, subjected to WRPC Approval.

112	RQ218017	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-1		D	Attending Shutdown nature defects & installation of Bird Diverter	01-May-2025	16:00	31-May-2025	23:30	Non Auto mode of other Ckt required(Only one circuit shutdown will be taken at a time)	PLANNED	Approved	01-May-25	17:00	31-May-25	23:30	To be availed 17:00hrs
113	RQ218018	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-2		D	Attending Shutdown nature defects & installation of Bird Diverter	01-May-2025	16:00	31-May-2025	23:30	Non Auto mode of other Ckt required(Only one circuit shutdown will be taken at a time)	PLANNED	Approved	01-May-25	17:00	31-May-25	23:30	To be availed 17:00hrs
114	RQ218023	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-1		D	Attending Shutdown nature defects & installation of Bird Diverter	01-May-2025	16:00	31-May-2025	23:30	Non Auto mode of 2nd Ckt(Only one circuit shutdown will be taken at a time)	PLANNED	Approved	01-May-25	17:00	31-May-25	23:30	To be availed 17:00hrs
115	RQ218024	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-2		D	Attending Shutdown nature defects & installation of Bird Diverter	01-May-2025	16:00	31-May-2025	23:30	Non Auto mode of 2nd Ckt(Only one circuit shutdown will be taken at a time)	PLANNED	Approved	01-May-25	17:00	31-May-25	23:30	To be availed 17:00hrs
116	RQ218025	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1		D	Attending Shutdown nature defects & installation of Bird Diverter	01-May-2025	16:00	31-May-2025	23:30	Non Auto mode of 2nd Ckt(Only one circuit shutdown will be taken at a time)	PLANNED	Approved	01-May-25	17:00	31-May-25	23:30	To be availed 17:00hrs
117	RQ218026	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2		D	Attending Shutdown nature defects & installation of Bird Diverter	01-May-2025	16:00	31-May-2025	23:30	Non Auto mode of 2nd Ckt(Only one circuit shutdown will be taken at a time)	PLANNED	Approved	01-May-25	17:00	31-May-25	23:30	To be availed 17:00hrs
118	RQ218166	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-1		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	01-May-2025	09:00	04-May-2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Rejected					May be requested in real time in D-3 basis,subject to prior consent of Rajasthan.

119	RQ218168	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	01-May-2025	09:00	04-May-2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Approved					To be clubbed with other requested dates for same reason of shutdown
120	RQ217958	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2		D	Rectification of Shutdown nature defects by Jaipur(S) & Bhiwani & 1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP(TIMING,CRM,D CRM DEW POINT,COIL CURRENT) works . 3.PR-1&2 retrofitment (Viat Make). 4.HV bushing tan delta point rectification.	01-May-2025	08:00	02-May-2025	18:00	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP(TIMING,CRM,DCRM DEW POINT,COIL CURRENT) works. 3.PR-1&2 retrofitment (Viat Make). 4.HV bushing tan delta point rectification.	PLANNED	Approved	01-May-25	08:00	02-May-25	18:00	
121	RQ218123	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2		D	S/D Nature Defect rectification work	01-May-2025	08:00	03-May-2025	19:00	S/D Nature Defect rectification work (Missing Jumper Bolt fixing,Grading Ring,Spacer etc)	PLANNED	Approved					To be clubbed with AMP
122	RQ218143	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2		D	For OPGW installation works to create repeater of Dausa-Beawar at Phagi, RVPNL	01-May-2025	08:00	31-May-2025	18:00	Non-Auto required for OPGW installation works	PLANNED	Approved	01-May-25	08:00	31-May-25	18:00	Subjected to WRPC Approval.
123	RQ218136	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1		D	For OPGW installation works under 'OPGW-01' Package	01-May-2025	08:00	31-May-2025	18:00	Non-Auto required for OPGW installation works	PLANNED	Approved	01-May-25	08:00	31-May-25	18:00	Subjected to WRPC Approval.
124	RQ217810	OCC_230	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANPARA_C(LAN)-UNNAO(UP) (UP) CKT-1	UPPTCL	D	Routine Annual Relay and Protection testing work including bay	09-May-2025	09:00	10-May-2025	17:00		PLANNED	Approved	09-May-25	09:00	10-May-25	17:00	Will be revived in D-2 Basis, will be facilitated according to generation scenrio at anpara complex.
125	RQ218763	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1	PSTL	D	Attending Shutdown nature defects	06-May-2025	08:00	10-May-2025	18:00	Insulator replacement, Grading ring placement etc.	PLANNED	Approved	06-May-25	17:00	10-May-25	23:00	To be availed from 17:00hrs.
126	RQ218764	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1	PSTL	D	Rectificaion of OPGW construction defects	01-May-2025	08:00	05-May-2025	18:00	Attending OPGW defects-A/R off of Ckt#1	PLANNED	Approved	01-May-25	17:00	05-May-25	23:00	To be availed from 17:00hrs.

127	RQ218827	OCC_230	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-2		RRVPNL	D	Required alongwith 240 MVAR line reactor at 765kV GSS Anta end for Attending R-Phase defective circuit breaker of 765 KV Line Reactor Bank-2 by deputation of service engineer of M/s GE. Shutdown of line required due to heavy induction from line.	05-May-2025	08:00	06-May-2025	18:00		PLANNED	Approved	05-May-25	08:00	06-May-25	18:00	Subject to real time grid condition.
128	RQ218487	OCC_230	sldcrs_sd	BUS	765KV BUS 2 AT ANTA(RS)		RRVPNL	D	Quarterly & Half Yearly Maintenance work	23-May-2025	08:00	23-May-2025	18:00		PLANNED	Approved	23-May-25	08:00	23-May-25	18:00	
129	RQ218486	OCC_230	sldcrs_sd	BUS	765KV BUS 1 AT ANTA(RS)		RRVPNL	D	Quarterly & Half Yearly Maintenance work	22-May-2025	08:00	22-May-2025	18:00		PLANNED	Approved	22-May-25	08:00	22-May-25	18:00	
130	RQ218381	OCC_230	cpcc1_sd	BUS	765 KV BIKANER(PG) - BUS 2			D	SS-104 Extension work	16-May-2025	15:00	17-May-2025	23:00		PLANNED	Approved	16-May-25	15:00	17-May-25	23:00	
131	RQ218369	OCC_230	cpcc1_sd	BUS	765 KV BIKANER(PG) - BUS 2			D	Compliance of COE/PROTECTION Audit point & AMP WORK	15-May-2025	16:00	15-May-2025	23:00		PLANNED	Approved	15-May-25	16:00	15-May-25	23:00	
132	RQ218368	OCC_230	cpcc1_sd	BUS	765 KV BHADLA(PG) - BUS 1			D	Compliance of COE/PROTECTION Audit point & AMP WORK	14-May-2025	16:00	14-May-2025	23:00		PLANNED	Approved	14-May-25	16:00	14-May-25	23:00	
133	RQ218380	OCC_230	cpcc1_sd	BUS	765 KV BIKANER(PG) - BUS 1			D	SS-104 Extension work	13-May-2025	15:00	14-May-2025	23:00		PLANNED	Approved	13-May-25	15:00	14-May-25	23:00	
134	RQ218322	OCC_230	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 2			D	Bay Extension, LBB Testing	06-May-2025	18:00	10-May-2025	23:00		PLANNED	Approved	06-May-25	18:00	10-May-25	23:00	
135	RQ218362	OCC_230	cpcc1_sd	BUS	765 KV KHETRI (PG) - BUS 1			D	FOR PUNCH POINT WORK IN BAY EXTENSION WORK UNDER PNTL	05-May-2025	09:00	06-May-2025	18:00		PLANNED	Approved	05-May-25	15:00	06-May-25	23:00	
136	RQ218363	OCC_230	cpcc1_sd	BUS	765 KV KHETRI (PG) - BUS 2			D	FOR PUNCH POINT WORK IN BAY EXTENSION WORK UNDER PNTL	03-May-2025	09:00	04-May-2025	18:00		PLANNED	Approved	03-May-25	15:00	04-May-25	23:00	
137	RQ218321	OCC_230	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 1			D	Bay Extension, LBB Testing	01-May-2025	18:00	05-May-2025	23:00		PLANNED	Approved	01-May-25	18:00	05-May-25	23:00	
138	RQ219093	OCC_230	stuup_sd	BUS	765 KV RAMPUR_PRSTL (UP) - BUS 2		UPPTCL	D	Amp Works	04-May-2025	10:00	04-May-2025	15:00		PLANNED	Approved	04-May-25	10:00	04-May-25	15:00	
139	RQ218586	OCC_230	sldcrs_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)		POWER GRID	D	Quarterly Maintenance work	19-May-2025	08:00	19-May-2025	18:00		PLANNED	Approved	19-May-25	08:00	19-May-25	18:00	
140	RQ218291	OCC_230	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)		POWER GRID	D	for AMP work	16-May-2025	08:00	17-May-2025	18:00		PLANNED	Approved	16-May-25	08:00	17-May-25	18:00	
141	RQ218294	OCC_230	cpcc1_sd	BR/BSR/MSC/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG)		POWER GRID	D	for AMP work	15-May-2025	08:00	16-May-2025	18:00		PLANNED	Approved	15-May-25	08:00	16-May-25	18:00	



142	RQ218295	OCC_230	cpcc1_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	for AMP work	12-May-2025	08:00	14-May-2025	18:00		PLANNED	Approved	12-May-25	08:00	14-May-25	18:00	
143	RQ218715	OCC_230	cpcc3_sd	BR/BSR/MSR/MSR	330 MVAR BUS REACTOR NO 2 AT 765 KV ORAI(PG)	POWER GRID	D	AMP work and as per Latest Protection Scheme Modification, Transformer/Bus/Line Reactor Body Protection and Testing. Attending Minor Oil leakage in R-ph from PNRV near Conservator side.	10-May-2025	08:00	10-May-2025	18:00		PLANNED	Approved	10-May-25	08:00	10-May-25	18:00	
144	RQ217925	OCC_230	cpcc3_sd	BR/BSR/MSR/MSR	330 MVAR BUS REACTOR NO 2 AT 765KV ALIGARH(PG)	POWER GRID	D	5 Year AMP of Bus Reactor-2, CSD fine tuning of CB 812 & 811 & checking healthiness of Aircell in R&B Phase.	07-May-2025	08:00	07-May-2025	18:00		PLANNED	Approved	07-May-25	08:00	07-May-25	18:00	
145	RQ218280	OCC_230	cpcc1_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV BHADLA 2 (PG)	POWER GRID	D	CSD Fine Tuning, AMP	05-May-2025	18:00	06-May-2025	23:00		PLANNED	Approved	05-May-25	18:00	06-May-25	23:00	
146	RQ218297	OCC_230	cpcc1_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV BHADLA(PG)	POWER GRID	D	Attending COE Audit points & CSD fine tuning	05-May-2025	17:00	05-May-2025	23:00		PLANNED	Approved	05-May-25	17:00	05-May-25	23:00	
147	RQ218279	OCC_230	cpcc1_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV BHADLA 2 (PG)	POWER GRID	D	CSD Fine Tuning, AMP	03-May-2025	18:00	04-May-2025	23:00		PLANNED	Approved	03-May-25	18:00	04-May-25	23:00	
148	RQ218714	OCC_230	cpcc3_sd	BR/BSR/MSR/MSR	330 MVAR BUS REACTOR NO 1 AT 765KV ORAI(PG)	POWER GRID	D	AMP work and as per Latest Protection Scheme Modification, Transformer/Bus/Line Reactor Body Protection and Testing. Attending Minor Oil leakage in Y-ph from PNRV near Conservator side.	03-May-2025	08:00	03-May-2025	18:00		PLANNED	Approved	03-May-25	08:00	03-May-25	18:00	
149	RQ218292	OCC_230	cpcc1_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV PHAGI(RS)	PAPTL	D	for AMP work	19-May-2025	08:00	20-May-2025	18:00		PLANNED	Approved	19-May-25	08:00	20-May-25	18:00	
150	RQ218287	OCC_230	cpcc1_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV KHETRI (PKTSL)	PKTSL	D	For internal inspection due to DGA violation	15-May-2025	08:00	20-May-2025	18:00		PLANNED	Approved	15-May-25	08:00	20-May-25	18:00	
151	RQ218288	OCC_230	cpcc1_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV KHETRI (PKTSL)	PKTSL	D	For internal inspection due to DGA violation	09-May-2025	08:00	14-May-2025	18:00		PLANNED	Approved	09-May-25	08:00	14-May-25	18:00	

152	RQ218664	OCC_230	stuup_sd	BR/BSR/MSR/MSR	189 MVAR BUS REACTOR NO 1 AT 765KV UNNAO(UP)	UPPTCL	C	* S/D OF 189MVAR BUS REACTOR FOR- * 1-Replacement of gasket and O ring of main tank of 63MVAR R Phase bus	14-May-2025	09:00	26-May-2025	17:00		PLANNED	Approved	14-May-25	09:00	26-May-25	17:00	
153	RQ218400	OCC_230	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PG) CKT-2 @JHATIKARA(PG)	POWER GRID	D	RTV COATING ON BUSHING	24-May-2025	08:00	24-May-2025	18:00		PLANNED	Approved					To be availed along with Line AMP/outage
154	RQ218395	OCC_230	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-2 @BHADLA(PG)	POWER GRID	D	For CoE/Protection Compliances and fine tuning of Reactor	21-May-2025	17:00	21-May-2025	23:00		PLANNED	Approved					To be availed along with Line AMP/outage
155	RQ218391	OCC_230	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV AJMER BHADLA_2 (PG) CKT-1 @BHADLA_2 (PG)	POWER GRID	D	PRV relay NO NC contact work	21-May-2025	17:00	21-May-2025	23:00		PLANNED	Approved					To be availed along with Line AMP/outage
156	RQ218396	OCC_230	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-1 @BHADLA(PG)	POWER GRID	D	For CoE/Protection Compliances and fine tuning of Reactor	20-May-2025	17:00	20-May-2025	23:00		PLANNED	Approved					To be availed along with Line AMP/outage
157	RQ219007	OCC_230	cpcc1_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON MEERUT-BHIWANI (PG) CKT-1 @BHIWANI(PG)	POWER GRID	C	Connection of LILO section at 765/400 kV Narela GIS	12-May-2025	08:00	14-May-2025	18:00		PLANNED	Approved					To be availed along with Line AMP/outage
158	RQ218383	OCC_230	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2 @BHADLA_2 (PG)	POWER GRID	D	AMP, Spare Switching	11-May-2025	17:00	12-May-2025	23:00		PLANNED	Approved					To be availed along with Line AMP/outage
159	RQ218388	OCC_230	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1 @FATEHGARH_II(PG)	POWER GRID	D	For CoE Compliances, AMP works of line Reactor	11-May-2025	17:00	13-May-2025	23:00		PLANNED	Approved					To be availed along with Line AMP/outage

160	RQ218382	OCC_230	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1 @BHADLA_2 (PG)	POWER GRID	D	AMP, Spare Switching	09-May-2025	17:00	10-May-2025	23:00		PLANNED	Approved					To be availed along with Line AMP/outage
161	RQ219107	OCC_230	cpcc1_sd	LINE REACTOR	330 MVAR NON-SWITCHABLE LR ON KANPUR_GIS-ALIGARH (PG) CKT-1 @ALIGARH(PG)	POWER GRID	D	CSD fine tuning work of CB 807R	09-May-2025	08:00	09-May-2025	18:00		PLANNED	Approved					To be availed along with Line AMP/outage
162	RQ218393	OCC_230	cpcc1_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 @PHAGI(RS)	POWER GRID	D	for AMP work	09-May-2025	08:00	10-May-2025	18:00		PLANNED	Approved					To be availed along with Line AMP/outage
163	RQ218384	OCC_230	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-2 @BHADLA_2 (PG)	POWER GRID	D	AMP, Spare Switching	07-May-2025	08:00	08-May-2025	18:00		PLANNED	Approved					To be availed along with Line AMP/outage
164	RQ219008	OCC_230	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-CHITTORGARH (PG) CKT-2 @AJMER(PG)	POWER GRID	D	for AMP work	06-May-2025	15:00	06-May-2025	23:00		PLANNED	Approved					To be availed along with Line AMP/outage
165	RQ219009	OCC_230	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-CHITTORGARH (PG) CKT-1 @AJMER(PG)	POWER GRID	D	for AMP work	05-May-2025	15:00	05-May-2025	23:00		PLANNED	Approved					To be availed along with Line AMP/outage
166	RQ218392	OCC_230	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-CHITTORGARH (PG) CKT-2 @CHITTORGARH(PG)	POWER GRID	D	for AMP work	05-May-2025	08:00	05-May-2025	18:00		PLANNED	Approved					To be availed along with Line AMP/outage
167	RQ218385	OCC_230	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-1 @BHADLA_2 (PG)	POWER GRID	D	AMP, Spare Switching	05-May-2025	08:00	06-May-2025	18:00		PLANNED	Approved					To be availed along with Line AMP/outage
168	RQ219011	OCC_230	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-1 @AJMER(PG)	POWER GRID	D	for AMP work	04-May-2025	15:00	04-May-2025	23:00		PLANNED	Approved					To be availed along with Line AMP/outage

169	RQ218387	OCC_230	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV AJMER BHADLA_2 (PG) CKT-1 @BHADLA_2 (PG)	POWER GRID	D	AMP, Spare Switching	03-May-2025	17:00	04-May-2025	23:00		PLANNED	Approved					To be availed along with Line AMP/outage
170	RQ219010	OCC_230	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER BHADLA_2 (PG) CKT-2 @AJMER(PG)	POWER GRID	D	for AMP work	03-May-2025	15:00	03-May-2025	23:00		PLANNED	Approved					To be availed along with Line AMP/outage
171	RQ218386	OCC_230	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV AJMER BHADLA_2 (PG) CKT-2 @BHADLA_2 (PG)	POWER GRID	D	AMP, Spare Switching	01-May-2025	17:00	02-May-2025	23:00		PLANNED	Approved					To be availed along with Line AMP/outage
172	RQ218394	OCC_230	cpcc1_sd	LINE REACTOR	240 MVAR NON- SWITCHABLE LR ON PHAGI(RS)- BHIWANI(PG) (PG) CKT-2 @PHAGI(RS)	POWER GRID	D	for AMP work	01-May-2025	08:00	02-May-2025	18:00		PLANNED	Approved					To be availed along with Line AMP/outage
173	RQ218399	OCC_230	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PKTSL) CKT-1 @JHATIKARA(PG)	PKTSL	D	RTV COATING ON BUSHING	21-May-2025	08:00	21-May-2025	18:00		PLANNED	Approved					To be availed along with Line AMP/outage
174	RQ218390	OCC_230	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_II( PG)	PFTL	D	For CoE Compliances, AMP works of line Reactor	08-May-2025	17:00	10-May-2025	23:00		PLANNED	Approved					To be availed along with Line AMP/outage
175	RQ218389	OCC_230	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)- FATEHGARH_II(P G) (PFTL) CKT-1 @FATEHGARH_II( PG)	PFTL	D	For CoE Compliances, AMP works of line Reactor	05-May-2025	17:00	07-May-2025	23:00		PLANNED	Approved					To be availed along with Line AMP/outage
176	RQ218896	OCC_230	slcdcs_sd	BAY	70252A MAIN BAY - 765 KV PHAGI(RS)- BHIWANI(PG) (PG) CKT-1 AT PHAGI(RS)	POWER GRID	D	Quarterly Maintenance work	28-May-2025	08:00	28-May-2025	18:00		PLANNED	Approved	28-May-25	08:00	28-May-25	18:00	

177	RQ218407	OCC_230	cpcc1_sd	BAY	707 MAIN BAY - 765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PKTSL) CKT-2 (POWERGRID) AT 765 KV KHETRI (PKTSL)	POWER GRID	D	for AMP work	23-May-2025	08:00	24-May-2025	18:00		PLANNED	Approved	23-May-25	08:00	24-May-25	18:00	
178	RQ218412	OCC_230	cpcc1_sd	BAY	70252A MAIN BAY - 765 KV PHAGI(RS)- BHIWANI(PG) (PG) CKT-1 AT PHAGI(RS)	POWER GRID	D	for AMP work	22-May-2025	08:00	22-May-2025	18:00		PLANNED	Approved	22-May-25	08:00	22-May-25	18:00	
179	RQ218406	OCC_230	cpcc1_sd	BAY	708 TIE BAY - 765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PKTSL) CKT-2 (POWERGRID) AND 765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL) AT 765 KV KHETRI (PKTSL) (POWERGRID)	POWER GRID	D	for AMP work	21-May-2025	08:00	22-May-2025	18:00		PLANNED	Approved	21-May-25	08:00	22-May-25	18:00	
180	RQ218401	OCC_230	cpcc1_sd	BAY	704 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT AJMER(PG)	POWER GRID	D	CSD relay retrofitment	19-May-2025	08:00	20-May-2025	18:00		PLANNED	Approved	19-May-25	08:00	20-May-25	18:00	
181	RQ217868	OCC_230	cpcc3_sd	BAY	707 MAIN BAY - 765KV AGRA- FATEHPUR (PG) CKT-1 AT FATEHPUR(PG)	POWER GRID	C	CB Drive Mechanism Overhauling work.	13-May-2025	09:00	16-May-2025	18:00		PLANNED	Approved	13-May-25	09:00	16-May-25	18:00	
182	RQ218752	OCC_230	cpcc1_sd	BAY	715 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT BIKANER(PG) (POWERGRID) AT 765 KV BIKANER(PG)	POWER GRID	D	for AMP work	07-May-2025	15:00	07-May-2025	23:00		PLANNED	Approved	07-May-25	15:00	07-May-25	23:00	
183	RQ218695	OCC_230	cpcc3_sd	BAY	703 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT LUCKNOW_2(PG) (POWERGRID)	POWER GRID	D	AMP work	07-May-2025	09:00	07-May-2025	18:00		PLANNED	Approved	07-May-25	09:00	07-May-25	18:00	
184	RQ217864	OCC_230	cpcc3_sd	BAY	717 TIE BAY - 765KV AGRA- JHATIKARA (PG) CKT-1 AND 240 MVAR BUS REACTOR NO 2 AT 765KV AGRA(PG)	POWER GRID	D	C and Tan delta of the CTs, Timing, DCRM and CRM of Circuit breaker & Other works as per preventive maintenance schedule of CB and CT.	06-May-2025	09:00	06-May-2025	18:00		PLANNED	Approved	06-May-25	09:00	06-May-25	18:00	



185	RQ217866	OCC_230	cpcc3_sd	BAY	716 MAIN BAY - 765 KV AGRA- JHATIKARA (PG) CKT-1 AND 765KV BUS 1 AT AGRA(PG)	POWER GRID	D	C and Tan delta of the CTs, Timing, DCRM and CRM of Circuit breaker & Other works as per preventive maintenance schedule of CB and CT.	06-May-2025	09:00	06-May-2025	18:00		PLANNED	Approved	06-May-25	09:00	06-May-25	18:00	
186	RQ217867	OCC_230	cpcc3_sd	BAY	704 MAIN BAY - 765KV FATEHPUR(PG)- SASARAM(PG) (UNDEF) CKT-1 AT FATEHPUR(PG)	POWER GRID	D	AMP work.	05-May-2025	09:00	05-May-2025	18:00		PLANNED	Approved	05-May-25	09:00	05-May-25	18:00	
187	RQ217862	OCC_230	cpcc3_sd	BAY	708 TIE BAY - 765 KV AGRA- FATEHPUR (PG) CKT-1 AND FUTURE AT AGRA(PG)	POWER GRID	D	C and Tan delta of the CTs, Timing, DCRM and CRM of Circuit breaker & Other works as per preventive maintenance schedule of CB and CT.	05-May-2025	09:00	05-May-2025	18:00		PLANNED	Approved	05-May-25	09:00	05-May-25	18:00	
188	RQ218966	OCC_230	cpcc3_sd	BAY	702 TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV BALLIA(PG) AND FUTURE	POWER GRID	C	Isolator (702-89A) Retrofitment Work	05-May-2025	08:00	11-May-2025	18:00		PLANNED	Approved	05-May-25	08:00	11-May-25	18:00	
189	RQ218409	OCC_230	cpcc1_sd	BAY	705 TIE BAY - 765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PKTSL) CKT-1 (PKTSL) AND 765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL) AT 765 KV KHETRI (PKTSL) (PKTSL)	PKTSL	D	for AMP work	28-May-2025	08:00	29-May-2025	18:00		PLANNED	Approved	28-May-25	08:00	29-May-25	18:00	
190	RQ218408	OCC_230	cpcc1_sd	BAY	706 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL) (PKTSL)	PKTSL	D	for AMP work	26-May-2025	08:00	27-May-2025	18:00		PLANNED	Approved	26-May-25	08:00	27-May-25	18:00	
191	RQ218410	OCC_230	cpcc1_sd	BAY	704 MAIN BAY - 765 KV KHETRI (PG) - BUS 1 (PKTSL) AND 765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PKTSL) CKT-1 AT 765 KV KHETRI (PKTSL) (PKTSL)	PKTSL	D	for AMP work	08-May-2025	08:00	09-May-2025	18:00		PLANNED	Approved	08-May-25	08:00	09-May-25	18:00	
192	RQ218415	OCC_230	cpcc1_sd	BAY	70652A MAIN BAY - 765KV PHAGI(RS)- GWALIQR(PG) (UNDEF) CKT-1 AT PHAGI(RS)	RRVPNL	D	for AMP work	27-May-2025	08:00	27-May-2025	18:00		PLANNED	Approved	27-May-25	08:00	27-May-25	18:00	

193	RQ218414	OCC_230	cpcc1_sd	BAY	70752A MAIN BAY - 765KV PHAGI(RS)- GWALIOR(PG) (UNDEF) CKT-2 AT PHAGI(RS)	RRVPNL	D	for AMP work	26-May-2025	08:00	26-May-2025	18:00		PLANNED	Approved	26-May-25	08:00	26-May-25	18:00	
194	RQ218413	OCC_230	cpcc1_sd	BAY	70152A MAIN BAY - 765KV PHAGI(RS)- BHIWANI(PG) (PG) CKT-2 AT PHAGI(RS)	RRVPNL	D	for AMP work	23-May-2025	08:00	23-May-2025	18:00		PLANNED	Approved	23-May-25	08:00	23-May-25	18:00	
195	RQ218411	OCC_230	cpcc1_sd	BAY	70552A MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)	RRVPNL	D	for AMP work	21-May-2025	08:00	21-May-2025	18:00		PLANNED	Approved	21-May-25	08:00	21-May-25	18:00	
196	RQ218894	OCC_230	slcds_sd	BAY	70652B MAIN BAY - 765KV ANTA-PHAGI (RS) CKT-1 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	09-May-2025	08:00	09-May-2025	18:00		PLANNED	Approved	09-May-25	08:00	09-May-25	18:00	
197	RQ218895	OCC_230	slcds_sd	BAY	70652A MAIN BAY - 765KV PHAGI(RS)- GWALIOR(PG) (UNDEF) CKT-1 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	07-May-2025	08:00	07-May-2025	18:00		PLANNED	Approved	07-May-25	08:00	07-May-25	18:00	
198	RQ218897	OCC_230	slcds_sd	BAY	70152A MAIN BAY - 765KV PHAGI(RS)- BHIWANI(PG) (PG) CKT-2 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	05-May-2025	08:00	05-May-2025	18:00		PLANNED	Approved	05-May-25	08:00	05-May-25	18:00	
199	RQ218893	OCC_230	slcds_sd	BAY	70752A MAIN BAY - 765KV PHAGI(RS)- GWALIOR(PG) (UNDEF) CKT-2 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	02-May-2025	08:00	02-May-2025	18:00		PLANNED	Approved	02-May-25	08:00	02-May-25	18:00	
200	RQ218405	OCC_230	cpcc1_sd	BAY	716 MAIN BAY - 765 KV KHETRI (PKTSL)- NARELA(PNTL) (PNTL) CKT-1 (PNTL) AT 765 KV KHETRI (PKTSL)	PNTL	D	for AMP work	19-May-2025	08:00	20-May-2025	18:00		PLANNED	Approved	19-May-25	08:00	20-May-25	18:00	
201	RQ218404	OCC_230	cpcc1_sd	BAY	717 TIE BAY - 765 KV KHETRI (PKTSL)- NARELA(PNTL) (PNTL) CKT-1 (PNTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (PNTL)	PNTL	D	for AMP work	16-May-2025	08:00	17-May-2025	18:00		PLANNED	Approved	16-May-25	08:00	17-May-25	18:00	
202	RQ218403	OCC_230	cpcc1_sd	BAY	719 MAIN BAY - 765 KV KHETRI (PKTSL)- NARELA(PNTL) (PNTL) CKT-2 (PNTL) AT 765 KV KHETRI (PKTSL)	PNTL	D	for AMP work	14-May-2025	08:00	15-May-2025	18:00		PLANNED	Approved	14-May-25	08:00	15-May-25	18:00	

203	RQ218402	OCC_230	cpcc1_sd	BAY	720 TIE BAY - 765 KV KHETRI (PKTSL)- NARELA(PNTL) (PNTL) CKT-2 (PNTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (PNTL)	PNTL	D	for AMP work	12-May-2025	08:00	13-May-2025	18:00		PLANNED	Approved	12-May-25	08:00	13-May-25	18:00	
204	RQ218629	OCC_230	cpcc2_sd	BAY	704 MAIN BAY - 765 KV BIKANER-MOGA (PG) CKT-2 (POWERGRID) AT MOGA		C	AMP work of Bay	14-May-2025	09:00	15-May-2025	18:00	Kindly approve.	PLANNED	Approved	14-May-25	09:00	15-May-25	18:00	
205	RQ218631	OCC_230	cpcc2_sd	BAY	712 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT MOGA(PG)		C	AMP work of Bay	10-May-2025	09:00	11-May-2025	18:00	Kindly approve.	PLANNED	Approved	10-May-25	09:00	11-May-25	18:00	
206	RQ218630	OCC_230	cpcc2_sd	BAY	707 MAIN BAY - 765KV MOGA-MEERUT (PG) CKT-1 AT MOGA(PG)		C	Leakage SF6 attending in CB Pole of 707 Bay CB	02-May-2025	09:00	04-May-2025	18:00	Kindly approve.	PLANNED	Approved	02-May-25	09:00	04-May-25	18:00	
207	RQ218217	OCC_230	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT AJMER(PG)		D	CSD relay retrofitment	27-May-2025	09:00	27-May-2025	18:00		PLANNED	Approved	27-May-25	09:00	27-May-25	18:00	
208	RQ218255	OCC_230	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT MEERUT_PMSTL (UP)		D	General AMP of ICT	17-May-2025	08:00	17-May-2025	18:00		PLANNED	Approved	17-May-25	08:00	17-May-25	18:00	
209	RQ218256	OCC_230	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT MEERUT_PMSTL (UP)		D	General AMP of ICT	14-May-2025	08:00	14-May-2025	18:00		PLANNED	Approved	14-May-25	08:00	14-May-25	18:00	
210	RQ218218	OCC_230	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT CHITTORGARH(P G)		D	For spare switching work	13-May-2025	09:00	13-May-2025	18:00		PLANNED	Approved	13-May-25	15:00	13-May-25	23:00	
211	RQ218198	OCC_230	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 6 AT FATEHGARH_II(P G)		D	Amp Works	11-May-2025	17:00	12-May-2025	23:59		PLANNED	Approved	11-May-25	17:00	12-May-25	23:59	
212	RQ218222	OCC_230	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	07-May-2025	18:00	08-May-2025	23:00		PLANNED	Approved	07-May-25	18:00	08-May-25	23:00	
213	RQ218197	OCC_230	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(P G)		D	For CoE Compliances, AMP works	07-May-2025	17:00	08-May-2025	23:59		PLANNED	Approved	07-May-25	17:00	08-May-25	23:59	
214	RQ218258	OCC_230	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT JHATIKARA(PG)		D	CSD TUNING	07-May-2025	15:00	07-May-2025	22:00		PLANNED	Approved	07-May-25	15:00	07-May-25	22:00	
215	RQ218259	OCC_230	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT JHATIKARA(PG)		D	CSD TUNING	07-May-2025	15:00	07-May-2025	22:00		PLANNED	Approved	07-May-25	15:00	07-May-25	22:00	
216	RQ218221	OCC_230	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	05-May-2025	18:00	06-May-2025	23:00		PLANNED	Approved	05-May-25	18:00	06-May-25	23:00	
217	RQ218196	OCC_230	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(P G)		D	For CoE Compliances, AMP works	05-May-2025	17:00	06-May-2025	23:59		PLANNED	Approved	05-May-25	17:00	06-May-25	23:59	
218	RQ218220	OCC_230	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	03-May-2025	18:00	04-May-2025	23:00		PLANNED	Approved	03-May-25	18:00	04-May-25	23:00	

219	RQ218241	OCC_230	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BHADLA(PG)		D	Attending COE/protection Audit points & CSD fine tuning	03-May-2025	17:00	03-May-2025	23:59		PLANNED	Approved	03-May-25	17:00	03-May-25	23:59	
220	RQ218195	OCC_230	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG)		D	For CoE Compliances, AMP works	03-May-2025	17:00	04-May-2025	23:59		PLANNED	Approved	03-May-25	17:00	04-May-25	23:59	
221	RQ218240	OCC_230	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA(PG)		D	Attending COE/protection Audit points & CSD fine tuning	02-May-2025	17:00	02-May-2025	23:59		PLANNED	Approved	02-May-25	17:00	02-May-25	23:59	
222	RQ218232	OCC_230	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL)		D	For scheme checking work	02-May-2025	09:00	02-May-2025	17:00		PLANNED	Approved	02-May-25	09:00	02-May-25	17:00	
223	RQ218219	OCC_230	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	01-May-2025	18:00	02-May-2025	23:00		PLANNED	Approved	01-May-25	18:00	02-May-25	23:00	
224	RQ218239	OCC_230	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BHADLA(PG)		D	Attending COE/protection Audit points & CSD fine tuning	01-May-2025	17:00	01-May-2025	23:59		PLANNED	Approved	01-May-25	17:00	01-May-25	23:59	
225	RQ218194	OCC_230	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG)		D	For CoE Compliances, AMP works	01-May-2025	17:00	02-May-2025	23:59		PLANNED	Approved	01-May-25	17:00	02-May-25	23:59	
226	RQ218231	OCC_230	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL)		D	For scheme checking work	01-May-2025	09:00	01-May-2025	17:00		PLANNED	Approved	01-May-25	09:00	01-May-25	17:00	
227	RQ218571	OCC_230	slcds_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT ANTA(RS)	RRVPNL	D	Quarterly & Half Yearly Maintenance work	20-May-2025	08:00	20-May-2025	18:00		PLANNED	Approved	20-May-25	08:00	20-May-25	18:00	
228	RQ218572	OCC_230	slcds_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT ANTA(RS)	RRVPNL	D	Quarterly & Half Yearly Maintenance work	19-May-2025	08:00	19-May-2025	18:00		PLANNED	Approved	19-May-25	08:00	19-May-25	18:00	
229	RQ218623	OCC_230	cpcc3_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 1 AT ORAI(PG)	POWER GRID	D	One yearly AMP work of ICT_1	16-May-2025	08:00	16-May-2025	18:00		PLANNED	Approved	16-May-25	08:00	16-May-25	18:00	ATC/TTC curtailed by 400MW in NR import. Subjected to WRPC Approval
230	RQ218320	OCC_230	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT ALIGARH(PG)	POWER GRID	D	5 Year AMP and modification in protection circuits & to attend oil sweage issue in Y&B Phase	15-May-2025	08:00	15-May-2025	18:00		PLANNED	Approved	15-May-25	08:00	15-May-25	18:00	
231	RQ218626	OCC_230	cpcc3_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 2 AT ORAI(PG)	POWER GRID	D	One yearly AMP work of ICT_2	13-May-2025	08:00	13-May-2025	18:00		PLANNED	Approved	13-May-25	08:00	13-May-25	18:00	ATC/TTC curtailed by 400MW in NR import. Subjected to WRPC Approval
232	RQ218964	OCC_230	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT ALIGARH(PG)	POWER GRID	D	5 Year AMP and modification in protection circuits	13-May-2025	08:00	13-May-2025	18:00		PLANNED	Approved	13-May-25	08:00	13-May-25	18:00	
233	RQ218578	OCC_230	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT LUCKNOW_2(PG)	POWER GRID	D	AMP work	05-May-2025	08:00	05-May-2025	18:00		PLANNED	Approved	05-May-25	08:00	05-May-25	18:00	
234	RQ217882	OCC_230	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHPUR(PG)	POWER GRID	D	AMP & New Rain Canopy Installation.	01-May-2025	09:00	01-May-2025	18:00		PLANNED	Approved	01-May-25	09:00	01-May-25	18:00	
235	RQ218579	OCC_230	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT LUCKNOW_2(PG)	POWER GRID	D	AMP work	01-May-2025	08:00	01-May-2025	18:00		PLANNED	Approved	01-May-25	08:00	01-May-25	18:00	
236	RQ217830	OCC_230	stuup_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 1 AT UNNAO(UP)	UPPTCL	D	* Fixing heat shrinkable sleeve insulated tape on ICT-I and it's painting work.	06-May-2025	09:00	08-May-2025	18:00		PLANNED	Approved	06-May-25	09:00	08-May-25	18:00	

237	RQ218835	OCC_230	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHINDERGARH( APL)- DHANODA(HV) (ATIL) CKT-2	ATIL	C	To replace the switchgears of Line and tie bays both (i.e Bay no. 414 and 415).	13-Jun-2025	09:00	06-Jul-2025	18:00	Shutdown is required on both ckt's i.e. 400kV Dhanonda - Mahindergarh ckt-2 & 400kV Dhanonda - Neemrana ckt-1, because both Ckts are energized through Tie bay only.	PLANNED	Rejected					May be planned after June month due to high demand period of Northern Region.
238	RQ218834	OCC_230	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHINDERGARH( APL)- DHANODA(HV) (ATIL) CKT-1	ATIL	C	For replacing the switchgears of Line and tie bays both (i.e Bay no. 417 and 418).	20-May-2025	09:00	12-Jun-2025	18:00	Shutdown is required on both ckt's i.e. 400kV Dhanonda - Mahindergarh ckt-1 & 400kV Dhanonda - Neemrana ckt-2, because both Ckts are energized through Tie bay only.	PLANNED	Rejected					May be planned after June month due to high demand period of Northern Region.
239	RQ218836	OCC_230	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)- DHANODA(HV) (GPTL) CKT-1	GPTL	C	To replace the switchgears of Line and tie bays both (i.e Bay no. 414 and 415).	13-Jun-2025	09:00	06-Jul-2025	18:00	Shutdown is required on both ckt's i.e. 400kV Dhanonda - Mahindergarh ckt-2 & 400kV Dhanonda - Neemrana ckt-1, because both Ckts are energized through Tie bay only.	PLANNED	Rejected					May be planned after June month due to high demand period of Northern Region.
240	RQ218837	OCC_230	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)- DHANODA(HV) (GPTL) CKT-2	GPTL	C	For replacing the switchgears of Line and tie bays both (i.e Bay no. 417 and 418).	20-May-2025	09:00	12-Jun-2025	18:00	Shutdown is required on both ckt's i.e. 400kV Dhanonda - Mahindergarh ckt-1 & 400kV Dhanonda - Neemrana ckt-2, because both Ckts are energized through Tie bay only.	PLANNED	Rejected					May be planned after June month due to high demand period of Northern Region.
241	RQ218027	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)- BABAI(RS) (NRSS36) CKT-1		D	Line bay AMP	31-May-2025	09:00	31-May-2025	18:00		PLANNED	Approved	31-May-25	09:00	31-May-25	18:00	
242	RQ219044	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA- JALANDHAR (PG) CKT-2		D	Rectification of SD nature defects in Line & AMP of Line bay equipments	28-May-2025	09:00	28-May-2025	18:00	Kindly approve.	PLANNED	Approved	28-May-25	09:00	28-May-25	18:00	



243	RQ219045	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-JALANDHAR (PG) CKT-1		D	AR Non auto mode required during Shutdown of Jalandhar-Moga-2	28-May-2025	09:00	28-May-2025	18:00	Kindly approve.	PLANNED	Approved	28-May-25	09:00	28-May-25	18:00	
244	RQ218077	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-2		D	FOR AMP WORK & defect rectification work	28-May-2025	08:00	28-May-2025	18:00	NON AUTO OF OTHER CHARGE CKT REQUIRED DURING SHUTDOWN	PLANNED	Approved	28-May-25	17:00	28-May-25	23:00	May be given from 1700 Hrs
245	RQ218076	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-1		D	FOR AMP WORK & defect rectification work	27-May-2025	08:00	27-May-2025	18:00	NON AUTO OF OTHER CHARGE CKT REQUIRED DURING SHUTDOWN	PLANNED	Approved	27-May-25	17:00	27-May-25	23:00	May be given from 1700 Hrs
246	RQ218097	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-2		D	Line bay amp work & TO ATTEND SHUT DOWN DEFECTS	27-May-2025	08:00	27-May-2025	18:00	CKT 1 will be kept on non auto mode	PLANNED	Approved	27-May-25	17:00	27-May-25	23:00	May be given from 1700 Hrs
247	RQ217957	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-DWARKA (PG) (PG)		D	SD Nature defect rectification work	27-May-2025	08:00	27-May-2025	18:00		PLANNED	Approved	27-May-25	08:00	27-May-25	18:00	
248	RQ219047	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-JALANDHAR (PG) CKT-2		D	AR Non auto mode required during Shutdown of Jalandhar-Moga-1	26-May-2025	09:00	26-May-2025	18:00	Kindly approve.	PLANNED	Approved	26-May-25	09:00	26-May-25	18:00	
249	RQ219046	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-JALANDHAR (PG) CKT-1		D	Rectification of SD nature defects in Line & AMP of Line bay equipments	26-May-2025	09:00	26-May-2025	18:00	Kindly approve.	PLANNED	Approved	26-May-25	09:00	26-May-25	18:00	
250	RQ219065	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-FATEHABAD (PG) CKT-1		D	Rectification of S/D nature defects of the line	26-May-2025	08:00	26-May-2025	18:00	Kindly approve.	PLANNED	Approved	26-May-25	08:00	26-May-25	18:00	
251	RQ218096	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-1		D	Line bay amp work & TO ATTEND SHUT DOWN DEFECTS	26-May-2025	08:00	26-May-2025	18:00	ckt 2 will be kept on non auto mode	PLANNED	Approved	26-May-25	17:00	26-May-25	23:00	May be given from 1700 Hrs
252	RQ218120	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1		D	For Relay Testing and CoE Audit Compliance at Kotputli Substation	25-May-2025	09:00	25-May-2025	18:00	For Relay Testing and CoE Audit Compliance at Kotputli Substation	PLANNED	Approved	25-May-25	09:00	25-May-25	18:00	
253	RQ219040	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRS S XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-1		D	Rectification of S/D nature defects of the line	25-May-2025	09:00	25-May-2025	18:00	Kindly approve.	PLANNED	Approved	25-May-25	09:00	25-May-25	18:00	
254	RQ218130	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-1		D	400kV Busbar Relay Retrofitment work.	25-May-2025	09:00	26-May-2025	18:00		PLANNED	Approved	25-May-25	09:00	26-May-25	18:00	
255	RQ218042	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KOTA(PG) (PG) CKT-1		D	Defects' rectification observed during patrolling	25-May-2025	08:00	26-May-2025	18:00	S/D required timely	PLANNED	Approved	25-May-25	08:00	26-May-25	18:00	
256	RQ219038	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH-WAGOORA (PG) CKT-1		D	Rectification of S/D nature defects of the line	24-May-2025	09:00	24-May-2025	18:00	Kindly approve.	PLANNED	Approved	24-May-25	09:00	24-May-25	18:00	

257	RQ218031	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-3		D	For taking Line Reactpr out of service for AMP work	24-May-2025	08:00	24-May-2025	18:00		PLANNED	Approved	24-May-25	08:00	24-May-25	18:00	
258	RQ219039	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_2(NH)-WAGOORA(PG) (PG) CKT-1		D	Rectification of S/D nature defects of the line	23-May-2025	09:00	23-May-2025	18:00	Kindly approve.	PLANNED	Approved	23-May-25	09:00	23-May-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NHPC consent/No generation evacuation constraints
259	RQ219024	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-2		D	Tr. Line AMP work(Jumper Bolt/Nut Loose,Vibration damper Loose, Spacers Damaged)	23-May-2025	09:00	23-May-2025	18:00	Kindly approve.	PLANNED	Approved	23-May-25	09:00	23-May-25	18:00	
260	RQ218037	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1		D	Additional glass disc insertion: LOA given	23-May-2025	08:00	24-May-2025	18:00	Non auto for 400 kv RAPPD-Kota, subject to weather permitting and consent from RAPP	PLANNED	Approved	23-May-25	08:00	24-May-25	18:00	
261	RQ218030	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-2		D	For taking Line Reactpr out of service for AMP work	23-May-2025	08:00	23-May-2025	18:00		PLANNED	Approved	23-May-25	08:00	23-May-25	18:00	
262	RQ217956	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-JHATIKARA(PG) (DTL) CKT-2		D	SD Nature defect rectification work	23-May-2025	08:00	23-May-2025	18:00		PLANNED	Approved					May be clubbed with S.No. 382
263	RQ218102	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER-BHILWARA (RS) CKT-1		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-I) Transmission Line.	22-May-2025	09:00	24-May-2025	17:00		PLANNED	Approved	22-May-25	09:00	24-May-25	17:00	
264	RQ219048	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(P G)-NAKODAR(PSG) (PG) CKT-1		D	Rectification of SD nature defects in Line & AMP of Line bay equipments	22-May-2025	09:00	22-May-2025	18:00	Kindly approve.	PLANNED	Approved	22-May-25	09:00	22-May-25	18:00	
265	RQ218103	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER-BHILWARA (RS) CKT-2		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-I) Transmission Line.	22-May-2025	09:00	24-May-2025	17:00		PLANNED	Approved	22-May-25	09:00	24-May-25	17:00	
266	RQ219050	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(P G)-DHANANSU(PS) (PG) CKT-1		D	AR Non auto mode required during Shutdown of 400KV kurushetra-Nakodar	22-May-2025	09:00	22-May-2025	18:00	Kindly approve.	PLANNED	Approved	22-May-25	09:00	22-May-25	18:00	
267	RQ219051	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-NAKODAR(PSG) (PG) CKT-1		D	AR Non auto mode required during Shutdown of 400KV kurushetra-Nakodar	22-May-2025	09:00	22-May-2025	18:00	Kindly approve.	PLANNED	Approved	22-May-25	09:00	22-May-25	18:00	
268	RQ219041	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH-WAGOORA (PG) CKT-2		D	Rectification of S/D nature defects of the line	22-May-2025	09:00	22-May-2025	18:00	Kindly approve.	PLANNED	Approved	22-May-25	09:00	22-May-25	18:00	

269	RQ219049	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-DHANANSU(PG) (PG) CKT-1		D	AR Non auto mode required during Shutdown of 400KV kurushetra-Nakodar	22-May-2025	09:00	22-May-2025	18:00	Kindly approve.	PLANNED	Approved	22-May-25	09:00	22-May-25	18:00	
270	RQ219055	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GUMMA (HP)-PANCHKULA(PG) (PG) CKT-2		D	S/D REQUIRED FOR RECTIFICATION OF SD NATURE DEFECTS	22-May-2025	08:00	22-May-2025	18:00	Kindly approve.	PLANNED	Approved	22-May-25	08:00	22-May-25	18:00	
271	RQ219062	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-2		D	Rectification of S/D nature defects of the line	22-May-2025	08:00	22-May-2025	18:00	Kindly approve.	PLANNED	Approved	22-May-25	08:00	22-May-25	18:00	
272	RQ217947	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-2		D	For scheme checking work	22-May-2025	08:00	22-May-2025	18:00		PLANNED	Approved					May be clubbed with S.No. 244
273	RQ217976	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2		D	SD Nature defect rectification work	21-May-2025	17:00	21-May-2025	23:59		PLANNED	Approved	21-May-25	17:00	21-May-25	23:59	May be given from 1700 Hrs
274	RQ218001	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1		D	For attending major Sag Mismatch issue in between location no 293-301 and For AMP Purpose by Kankroli & Relay test and shutdown nature defect rectification by Ajmer	21-May-2025	08:00	24-May-2025	18:00		PLANNED	Approved	20-Apr-25	08:00	24-Apr-25	18:00	Shutdown may be allowed on daily basis from 16:00Hrs/ Already approved in OCC 229 meeting./To be completed in month of April.
275	RQ218073	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTL) CKT-2		D	For scheme checking work & defect rectification work	21-May-2025	08:00	21-May-2025	18:00	NON AUTO OF OTHER CHARGE CKT REQUIRED DURING SHUTDOWN	PLANNED	Approved	21-May-25	17:00	21-May-25	23:00	May be given from 1700 Hrs
276	RQ217955	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (PG) CKT-2		D	SD Nature defect rectification work	21-May-2025	08:00	21-May-2025	18:00		PLANNED	Approved	21-May-25	15:00	21-May-25	23:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/Subject to Delhi consent / from 15:00Hrs
277	RQ217946	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-1		D	For scheme checking work	21-May-2025	08:00	21-May-2025	18:00		PLANNED	Approved					May be clubbed with S.No. 245
278	RQ218038	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-2		D	Additional glass disc insertion: LOA given	21-May-2025	08:00	22-May-2025	18:00	Non auto for 400 kV RAPPD-Jaipur South, subject to weather permitting and consent from RAPP	PLANNED	Approved	21-May-25	08:00	22-May-25	18:00	
279	RQ219033	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRS S XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-2		D	For AMP of Line Equipments	20-May-2025	09:00	20-May-2025	18:00	Kindly approve.	PLANNED	Approved	20-May-25	09:00	20-May-25	18:00	

280	RQ218072	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTS) CKT-1		D	For scheme checking work & defect rectification work	20-May-2025	08:00	20-May-2025	18:00	NON AUTO OF OTHER CHARGE CKT REQUIRED DURING SHUTDOWN	PLANNED	Approved	20-May-25	17:00	20-May-25	23:00	May be given from 1700 Hrs
281	RQ219054	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GUMMA (HP)-PANCHKULA(PG) (PG) CKT-1		D	S/D REQUIRED FOR RECTIFICATION OF SD NATURE DEFECTS	20-May-2025	08:00	20-May-2025	18:00	Kindly approve.	PLANNED	Approved	20-May-25	08:00	20-May-25	18:00	
282	RQ218098	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-2		D	TO ATTEND SHUT DOWN DEFECTS	20-May-2025	08:00	20-May-2025	18:00		PLANNED	Approved	20-May-25	08:00	20-May-25	18:00	
283	RQ217996	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLAYAT SOLAR NTPC_1 (NTPC_KOLAYAT SL)-BHADLA_2 (PG) (NTPC_KOLAYAT SL) CKT-1		D	Replacement of M2 Differential Relay	19-May-2025	18:00	22-May-2025	23:00		PLANNED	Approved					May be clubbed with S.No. 340
284	RQ217954	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (DTL) CKT-1		D	SD Nature defect rectification work	19-May-2025	08:00	19-May-2025	18:00		PLANNED	Approved					May be clubbed with S.No. 362
285	RQ218099	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-3		D	TO ATTEND SHUT DOWN DEFECTS	19-May-2025	08:00	19-May-2025	18:00		PLANNED	Approved	19-May-25	08:00	19-May-25	18:00	
286	RQ218128	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-2		D	400kV Busbar Relay Retrofitment work and Tie LBB backtrip testing & S/D Nature Defect rectification work by Bassi TLM	17-May-2025	09:00	18-May-2025	18:00	Non auto mode of other circuit required	PLANNED	Approved	17-May-25	09:00	18-May-25	18:00	
287	RQ218149	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MURADNAGAR_2 (UP) (PG) CKT-1		D	For shutdown nature defect rectification(NCR Line)	17-May-2025	08:00	17-May-2025	19:00	Non auto of other circuit required	PLANNED	Approved	17-May-25	08:00	17-May-25	19:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC & UP consent.
288	RQ218148	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1		D	For shutdown nature defect rectification	16-May-2025	08:00	16-May-2025	19:00	Non auto of other circuit required	PLANNED	Approved	16-May-25	08:00	16-May-25	19:00	
289	RQ218067	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-4		D	For scheme checking work & Line AMP work	16-May-2025	08:00	16-May-2025	18:00	NON AUTO OF OTHER CHARGE CKT REQUIRED DURING SHUTDOWN	PLANNED	Approved	16-May-25	17:00	16-May-25	23:00	May be given from 1700 Hrs
290	RQ219031	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-2		D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	16-May-2025	08:00	16-May-2025	18:00	Kindly approve.	PLANNED	Approved	16-May-25	08:00	16-May-25	18:00	

291	RQ218079	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-HISSAR(PG) (PG) CKT-1		C	FOR RETROFITMENT OF ISOLATORS AT HISAR SS IN ADD CAP 19-24 BLOCK AT BBMB BHIWANI	16-May-2025	07:00	30-May-2025	18:00	FOR ANTI THEFT CHARGTING PROCEDURE JUMPER REMOVAL AT BBMB DEAD END TOWER REQUIRED, FOR THAT NON AUTO OF 400KV MOGA-BHIWANI(BYP ASSED AT HISAR) SHALL BE REQUIRED MULTIPLE TIMES	PLANNED	Rejected						Already availed
292	RQ217979	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1		D	Shutdown required for retrofitting and testing of electromechanical/st atic LBB relays with numerical LBB relays in its tie bay and distance relay testin	15-May-2025	09:00	23-May-2025	18:00		PLANNED	Approved	15-May-25	09:00	23-May-25	18:00		
293	RQ218132	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1		D	400kV Busbar Relay Retrofitment work and Tie LBB backtrip testing & S/D Nature Defect rectification work by Bassi TLM	15-May-2025	09:00	16-May-2025	18:00	Non auto mode of other circuit required	PLANNED	Approved	15-May-25	09:00	16-May-25	18:00		
294	RQ218127	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-1		D	400kV Busbar Relay Retrofitment work and Tie LBB backtrip testing by Bassi & Rectification of Shutdown nature defects by Jaipur(S)	15-May-2025	09:00	16-May-2025	18:00	Non auto of other circuit required	PLANNED	Approved	15-May-25	09:00	16-May-25	18:00		
295	RQ218147	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-2		D	For shutdown nature defect rectification(NCR Line)	15-May-2025	08:00	15-May-2025	19:00	Non auto of other circuit required	PLANNED	Approved	15-May-25	08:00	15-May-25	19:00		
296	RQ217953	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA-DWARKA (PG)		D	SD Nature defect rectification work	15-May-2025	08:00	15-May-2025	18:00		PLANNED	Approved	15-May-25	15:00	15-May-25	23:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/Subject to Delhi consent / from 15:00Hrs	
297	RQ219030	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-1		D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	15-May-2025	08:00	15-May-2025	18:00	Kindly approve.	PLANNED	Approved	15-May-25	08:00	15-May-25	18:00		
298	RQ218066	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-3		D	For scheme checking work & Line AMP work	15-May-2025	08:00	15-May-2025	18:00	NON AUTO OF OTHER CHARGE CKT REQUIRED DURING SHUTDOWN	PLANNED	Approved	15-May-25	17:00	15-May-25	23:00	May be given from 1700 Hrs	

299	RQ217981	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-GURGAON (PG) CKT-1		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays in its tie bay and distance relay testin	14-May-2025	09:00	14-May-2025	18:00		PLANNED	Approved	14-May-25	09:00	14-May-25	18:00	
300	RQ218092	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-2		D	Shutdown nature defects rectification work	14-May-2025	08:00	14-May-2025	18:00		PLANNED	Approved	14-May-25	08:00	14-May-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC & BBMB consent.
301	RQ218065	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-2		D	For scheme checking work & Line AMP work	14-May-2025	08:00	14-May-2025	18:00	NON AUTO OF OTHER CHARGE CKT REQUIRED DURING SHUTDOWN	PLANNED	Approved	14-May-25	17:00	14-May-25	23:00	May be given from 1700 Hrs
302	RQ219064	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-3		D	Rectification of S/D nature defects of the line	14-May-2025	08:00	14-May-2025	18:00	Kindly approve.	PLANNED	Approved	14-May-25	08:00	14-May-25	18:00	
303	RQ217980	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays in its tie bay and distance relay testin	13-May-2025	09:00	13-May-2025	18:00		PLANNED	Approved	13-May-25	09:00	13-May-25	18:00	
304	RQ218064	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-1		D	For scheme checking work & Line AMP work	13-May-2025	09:00	13-May-2025	18:00	NON AUTO OF OTHER CHARGE CKT REQUIRED DURING SHUTDOWN	PLANNED	Approved	13-May-25	17:00	13-May-25	23:00	May be given from 1700 Hrs
305	RQ218131	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-2		D	400kV Busbar Relay Retrofitment work and Tie LBB backtrip testing by Bassi & Rectification of Shutdown nature defects by Jaipur(S)	13-May-2025	09:00	14-May-2025	18:00	Non auto of other circuit required	PLANNED	Approved	13-May-25	09:00	14-May-25	18:00	
306	RQ218081	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-SAHARANPUR (PG) CKT-1		D	Shut down nature defect rectification work by Roorkee & General AMP and Relay Testing Work by Baghpat	13-May-2025	09:00	14-May-2025	18:00	General AMP and Relay Testing Work	PLANNED	Approved	13-May-25	09:00	14-May-25	18:00	
307	RQ219023	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH(PG)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1		D	Shutdown required for reinstallation of Aviation markers.	13-May-2025	07:00	14-May-2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	13-May-25	10:00	14-May-25	16:00	May be given subject to real time grid conditions/NHPC consent/No generation evacuation constraints/Time may be revised from 1000Hrs to 1600Hrs.
308	RQ219019	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_2(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1		D	Shutdown required for reinstallation of Aviation markers.	13-May-2025	07:00	14-May-2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	13-May-25	10:00	14-May-25	16:00	May be given subject to real time grid conditions/NHPC consent in D-3./No generation evacuation constraints/Time may be revised from 1000Hrs to 1600Hrs.

309	RQ218080	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-BAGHPAT (PG) CKT-1		D	General AMP and Relay Testing Work	12-May-2025	09:00	12-May-2025	18:00	General AMP and Relay Testing Work	PLANNED	Approved	12-May-25	09:00	12-May-25	18:00	
310	RQ218173	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-2		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	12-May-2025	09:00	14-May-2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Approved	12-May-25	09:00	14-May-25	18:00	
311	RQ217978	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-1		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays in its tie bay and distance relay testin	12-May-2025	09:00	12-May-2025	18:00		PLANNED	Approved	12-May-25	09:00	12-May-25	18:00	
312	RQ218172	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-1		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	12-May-2025	09:00	14-May-2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Approved	12-May-25	09:00	14-May-25	18:00	
313	RQ218110	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA(UPC)-NAWADA(HV) (PG) CKT-1		D	Rectification of Shutdown nature defects in line	12-May-2025	08:00	12-May-2025	18:00	non-auto mode of other parallel ckt , 400kv Dadri-Ballabgarh line	PLANNED	Approved	12-May-25	08:00	12-May-25	18:00	
314	RQ218036	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1		D	To attend shutdown nature defects by Kota & Chittorgarh	12-May-2025	08:00	14-May-2025	18:00	Non auto mode for 400 kv RAPPC-Kankroli, MOST URGENT	PLANNED	Approved	12-May-25	17:00	14-May-25	23:00	May be given from 1700 Hrs
315	RQ218090	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-1		D	Shutdown nature defects rectification work	12-May-2025	08:00	12-May-2025	18:00		PLANNED	Approved	12-May-25	08:00	12-May-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC & BBMB consent.
316	RQ218126	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-2		D	400kV Busbar Relay Retrofitment work.	11-May-2025	09:00	12-May-2025	18:00		PLANNED	Approved	11-May-25	09:00	12-May-25	18:00	
317	RQ218160	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1		D	For Hot line stringing of 400kV M/C Mahranibagh-Narela TL	11-May-2025	08:00	17-May-2025	20:00	Non Auto Mode for Hot line crossing	PLANNED	Approved	11-May-25	08:00	17-May-25	20:00	Non auto mode may be given subject to real time grid conditions/Subject to Delhi consent.
318	RQ218161	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1		D	For Hot line stringing of 400kV M/C Mahranibagh-Narela TL	11-May-2025	08:00	17-May-2025	20:00	Non Auto Mode for Hot line crossing	PLANNED	Approved	11-May-25	08:00	17-May-25	20:00	Non auto mode may be given subject to real time grid conditions/Subject to Delhi consent.

319	RQ218146	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGTB(DTL)-BAHADURGARH(PG) (PG) CKT-1		D	For shutdown nature defect rectification(NCR Line)	11-May-2025	08:00	11-May-2025	19:00	Non auto of other circuit required	PLANNED	Approved	11-May-25	08:00	11-May-25	19:00	May be given subject to real time grid conditions/Subject to Delhi consent/ Load to be managed by Delhi
320	RQ219060	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR PARBATI POOLING BANALA (PG) CKT-1		C	To facilitate the Tower Erection and Stringing work of "Route Diversion work at Loc no 39 of 400kV Banala - Amritsar - Hamirpur TL"	10-May-2025	09:00	29-May-2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	10-May-25	09:00	29-May-25	18:00	May be availed in D-3 subject to grid condition.
321	RQ219061	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAMIRPUR-PARBATI POOLING BANALA (PG) CKT-1		C	To facilitate the Tower Erection and Stringing work of "Route Diversion work at Loc no 39 of 400kV Banala - Amritsar - Hamirpur TL"	10-May-2025	09:00	29-May-2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	10-May-25	09:00	29-May-25	18:00	May be availed in D-3 subject to grid condition.
322	RQ218086	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-SIKAR (PG) CKT-2		D	Shutdown nature defects rectification work	10-May-2025	09:00	10-May-2025	18:00	Non auto recloser mode of 400kV Neemrana Babai Ckt-1	PLANNED	Approved	10-May-25	09:00	10-May-25	18:00	
323	RQ218158	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1		D	For stringing of 400kV M/C Mahraniabagh-Narela TL	10-May-2025	08:00	10-May-2025	20:00	44 to 45	PLANNED	Approved	10-May-25	08:00	10-May-25	20:00	May be given subject to real time grid conditions/Subject to Delhi consent/ Load to be managed by Delhi
324	RQ218159	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1		D	For stringing of 400kV M/C Mahraniabagh-Narela TL	10-May-2025	08:00	10-May-2025	20:00	44 to 45	PLANNED	Approved	10-May-25	08:00	10-May-25	20:00	May be given subject to real time grid conditions/Subject to Delhi consent/ Load to be managed by Delhi
325	RQ219063	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-1		D	Rectification of S/D nature defects of the line	10-May-2025	08:00	10-May-2025	18:00	Kindly approve.	PLANNED	Approved	10-May-25	08:00	10-May-25	18:00	
326	RQ218145	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-BALLABHAGARH(PG) (PG)		D	For shutdown nature defect rectification	10-May-2025	08:00	10-May-2025	19:00	Non auto of other circuit required	PLANNED	Approved	10-May-25	08:00	10-May-25	19:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC consent
327	RQ217965	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH_III(PG) (PRTL) CKT-2		D	AMP OF LINE BAYS	09-May-2025	17:00	10-May-2025	23:59	AMP WORK	PLANNED	Approved	09-May-25	17:00	10-May-25	23:59	May be given from 1700 Hrs
328	RQ218125	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-KOTPUTLI (PG) CKT-1		D	400kV Busbar Relay Retrofitment work y Bassi & For Relay Testing and CoE Audit Compliance at Kotputli Substation by Kotputli	09-May-2025	09:00	10-May-2025	18:00		PLANNED	Approved	09-May-25	09:00	10-May-25	18:00	
329	RQ218085	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-2		D	Shutdown nature defects rectification work	09-May-2025	09:00	09-May-2025	18:00	Non auto recloser mode of 400kVNeemrana Manesar Ckt-2	PLANNED	Approved	09-May-25	09:00	09-May-25	18:00	



330	RQ218170	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-1		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	09-May-2025	09:00	11-May-2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Approved	09-May-25	09:00	11-May-25	18:00	
331	RQ218171	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-2		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	09-May-2025	09:00	11-May-2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Approved	09-May-25	09:00	11-May-25	18:00	
332	RQ219029	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT-2		D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	09-May-2025	08:00	09-May-2025	18:00	Kindly approve.	PLANNED	Approved	09-May-25	08:00	09-May-25	18:00	
333	RQ218016	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TEHRI(THDC)-KOTESHWAR(PG) (PG) CKT-2		D	DEF settings review and testing	08-May-2025	09:30	08-May-2025	18:30		PLANNED	Approved	08-May-25	09:30	08-May-25	18:30	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/THDC consent.
334	RQ218084	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-1		D	Shutdown nature defects rectification work	08-May-2025	09:00	08-May-2025	18:00	Non auto recloser mode of 400kv Neemrana Manesar Ckt-1	PLANNED	Approved	08-May-25	09:00	08-May-25	18:00	
335	RQ217936	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-JIND (PG) CKT-2		D	Relay testing work	08-May-2025	08:00	08-May-2025	18:00		PLANNED	Approved	08-May-25	08:00	08-May-25	18:00	
336	RQ217949	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE-DEHRADUN (PG) CKT-1		D	Defect rectification of model transmission line	08-May-2025	08:00	08-May-2025	18:00		PLANNED	Approved	08-May-25	08:00	08-May-25	18:00	
337	RQ219028	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT-1		D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	08-May-2025	08:00	08-May-2025	18:00	Kindly approve.	PLANNED	Approved	08-May-25	08:00	08-May-25	18:00	
338	RQ219021	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH(PG)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1		D	AR Non-auto mode required for OPGW installation works under ULDC scheme.	08-May-2025	07:00	14-May-2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	08-May-25	07:00	14-May-25	18:00	Non auto mode may be given subject to real time grid conditions/NHPC consent in D. 3.
339	RQ219017	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_2(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1		D	AR Non-auto mode required for OPGW installation works under ULDC scheme.	08-May-2025	07:00	14-May-2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	08-May-25	07:00	14-May-25	18:00	Non auto mode may be given subject to real time grid conditions/NHPC consent in D. 3.

340	RQ218177	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLAYAT SOLAR NTPC_1 (NTPC_KOLAYAT SL)-BHADLA_2 (PG) (NTPC_KOLAYAT SL) CKT-1		D	Replacement of M2 Differential Relay	07-May-2025	18:00	13-May-2025	23:00	Shutdown required in the month April 2025	PLANNED	Approved	07-May-25	18:00	13-May-25	23:00	May be given after solar generation hours subject to real time grid conditions/NTPC consent.
341	RQ217964	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(P G)- FATEHGARH_III(P G) (PRTL) CKT-1		D	AMP OF LINE BAYS	07-May-2025	17:00	08-May-2025	23:59	AMP WORK	PLANNED	Approved	07-May-25	17:00	08-May-25	23:59	May be given from 1700 Hrs
342	RQ218015	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TEHRI(THDC)- KOTESHWAR(PG) (PG) CKT-1		D	DEF settings review and testing	07-May-2025	09:30	07-May-2025	18:30		PLANNED	Approved	07-May-25	09:30	07-May-25	18:30	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/THDC consent.
343	RQ218129	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-BHIWADI (PG) CKT-1		D	Shutdown required for retrofitting and testing of electromechanical/stat atic LBB relays with numerical LBB relays in its tie bay and distance relay testing by Bhiwadi & 400kV Busbar Relay Retrofitment work and Tie LBB backtrip testing by Bassi	07-May-2025	09:00	09-May-2025	18:00		PLANNED	Approved	07-May-25	09:00	09-May-25	18:00	
344	RQ218083	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2		D	Shutdown nature defects rectification work	07-May-2025	09:00	07-May-2025	18:00	Non auto recloser mode of 400kV Agra Sikar Ckt-1	PLANNED	Approved	07-May-25	09:00	07-May-25	18:00	
345	RQ218124	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BASSI (PG) CKT-1		D	400kV Busbar Relay Retrofitment work and Tie LBB backtrip testing.	07-May-2025	09:00	08-May-2025	18:00		PLANNED	Approved	07-May-25	09:00	08-May-25	18:00	
346	RQ217940	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-2		D	400kV Busbar Relay Retrofitment work and Tie LBB backtrip testing by Bassi & Defect rectification of model transmission line & Line bay amp work by Sikar	07-May-2025	08:00	08-May-2025	18:00	NON AUTO OF OTHER CHARGED CKT REQUIRED DURING SHUTDOWN	PLANNED	Approved	07-May-25	08:00	08-May-25	18:00	
347	RQ217948	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-DEHRADUN (PG) CKT-1		D	Defect rectification of model transmission line	07-May-2025	08:00	07-May-2025	18:00		PLANNED	Approved	07-May-25	08:00	07-May-25	18:00	
348	RQ219052	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-2		D	AR in Non Auto mode for creation of Joint Box.	07-May-2025	08:00	09-May-2025	18:00	Kindly approve.	PLANNED	Approved	07-May-25	08:00	09-May-25	18:00	
349	RQ218014	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTESWAR(TH)- KOTESHWAR(PG) (PG) CKT-2		D	For testing of M-2 Relay for differential functions.	06-May-2025	09:30	06-May-2025	18:30		PLANNED	Approved	06-May-25	09:30	06-May-25	18:30	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/THDC consent/No generation evacuation constraints

350	RQ218082	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1		D	Shutdown nature defects rectification work by Neemrana & Line reactor AMP works by Sikar	06-May-2025	09:00	06-May-2025	18:00	Non auto recloser mode of 400kV Agra Sikar Ckt-2	PLANNED	Approved	06-May-25	09:00	06-May-25	18:00	
351	RQ219037	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1		D	Rectification of S/D nature defects of the line	06-May-2025	09:00	06-May-2025	18:00	Kindly approve.	PLANNED	Approved	06-May-25	09:00	06-May-25	18:00	
352	RQ218048	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-KOTA (PG) CKT-1		D	Relay Testing by jaipur(S) & AMP Work of line Equipments	06-May-2025	09:00	06-May-2025	18:00		PLANNED	Approved	06-May-25	09:00	06-May-25	18:00	
353	RQ218165	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH (PG) (DTL) CKT-2		D	For Hot line stringing of 400kV M/C Mahranibagh-Narela TL	06-May-2025	08:00	10-May-2025	20:00	Non Auto Mode for Hot line crossing	PLANNED	Approved	06-May-25	08:00	10-May-25	20:00	Non auto mode may be given subject to real time grid conditions/Subject to Delhi consent.
354	RQ218164	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH (PG) (DTL) CKT-1		D	For Hot line stringing of 400kV M/C Mahranibagh-Narela TL	06-May-2025	08:00	10-May-2025	20:00	Non Auto Mode for Hot line crossing	PLANNED	Approved	06-May-25	08:00	10-May-25	20:00	Non auto mode may be given subject to real time grid conditions/Subject to Delhi consent.
355	RQ217998	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-KANKROLI (PG) CKT-1		D	For attending S/D nature defects	06-May-2025	08:00	06-May-2025	18:00	Non Auto of 400 KV RAPP-KankrolI CKT	PLANNED	Approved	06-May-25	17:00	06-May-25	23:00	May be given from 1700 Hrs
356	RQ219053	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-DHANANSU(PS) (PG) CKT-1		D	S/D REQUIRED FOR RECTIFICATION OF SD NATURE DEFECTS	06-May-2025	08:00	06-May-2025	18:00	Kindly approve.	PLANNED	Approved	06-May-25	08:00	06-May-25	18:00	
357	RQ217935	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-JIND (PG) CKT-1		D	Relay testing work	06-May-2025	08:00	06-May-2025	18:00		PLANNED	Approved	06-May-25	08:00	06-May-25	18:00	
358	RQ218006	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1		D	Pilot insulator weight fixing in truncated towers	06-May-2025	08:00	06-May-2025	18:00	Rectification of Shutdown nature defects	PLANNED	Approved	06-May-25	08:00	06-May-25	18:00	
359	RQ219022	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH(PG)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1		D	Shutdown required for reinstallation of Aviation markers	06-May-2025	07:00	07-May-2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	06-May-25	10:00	07-May-25	16:00	May be given subject to real time grid conditions/NHPC consent in D-3/No generation evacuation constraints/Time may be revised from 1000Hrs to 1600Hrs.
360	RQ219018	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_2(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1		D	Shutdown required for reinstallation of Aviation markers	06-May-2025	07:00	07-May-2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	06-May-25	10:00	07-May-25	16:00	May be given subject to real time grid conditions/NHPC consent in D-3/No generation evacuation constraints/Time may be revised from 1000Hrs to 1600Hrs.
361	RQ218013	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTESWAR(TH)-KOTESHWAR(PG) (PG) CKT-1		D	For testing of M-2 Relay for differential functions.	05-May-2025	09:30	05-May-2025	18:30		PLANNED	Approved	05-May-25	09:30	05-May-25	18:30	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/THDC consent/No generation evacuation constraints

362	RQ218109	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (DTL) CKT-1		D	LINE ISOLATOR REPLACEMENT	05-May-2025	09:00	06-May-2025	22:00	LINE ISOLATOR REPLACEMENT	PLANNED	Approved	05-May-25	15:00	06-May-25	23:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/Subject to Delhi consent / from 15:00Hrs. Delhi comments " Shutdown can be allowed in April instead of May 2025 considering high loading in May month . "
363	RQ219035	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_2(NH)-URI_1(NH) (PG) CKT-1		D	Repair of conductor in span 21-22	05-May-2025	09:00	05-May-2025	18:00	Kindly approve.	PLANNED	Approved	05-May-25	09:00	05-May-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NHPC consent/No generation evacuation constraints
364	RQ217934	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1		D	Relay test and shutdown nature defect rectification	05-May-2025	09:00	06-May-2025	18:00		PLANNED	Approved	05-May-25	09:00	06-May-25	18:00	
365	RQ218163	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH (PG) (DTL) CKT-2		D	For stringing of 400kV M/C Mahranibagh-Narela TL	05-May-2025	08:00	05-May-2025	20:00	8A to 9	PLANNED	Approved	05-May-25	08:00	05-May-25	20:00	May be given subject to real time grid conditions/Subject to Delhi consent/ Load to be managed by Delhi
366	RQ218162	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH (PG) (DTL) CKT-1		D	For stringing of 400kV M/C Mahranibagh-Narela TL	05-May-2025	08:00	05-May-2025	20:00	8A to 9	PLANNED	Approved	05-May-25	08:00	05-May-25	20:00	May be given subject to real time grid conditions/Subject to Delhi consent/ Load to be managed by Delhi
367	RQ217997	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1		D	For attending S/D nature defects by Kankroli & Chittorgarh	05-May-2025	08:00	05-May-2025	18:00	Non Auto of 400 KV CHITTOR-KANKROLI(PG)	PLANNED	Approved	05-May-25	17:00	05-May-25	23:00	May be given from 1700 Hrs
368	RQ218005	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-KOTA (PG) CKT-1		D	Pilot insulator weight fixing in truncated towers	05-May-2025	08:00	05-May-2025	18:00	Rectification of Shutdown nature defects	PLANNED	Approved	05-May-25	08:00	05-May-25	18:00	
369	RQ218058	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-SIKAR_2(PSTL) (PSTL) CKT-2		D	Defect rectification work	05-May-2025	08:00	07-May-2025	18:00	NON AUTO OF OTHER CHARGE CKT REQUIRED DURING SHUTDOWN	PLANNED	Approved	05-May-25	08:00	07-May-25	18:00	
370	RQ218088	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-4		D	Shutdown nature defects rectification work	05-May-2025	08:00	05-May-2025	18:00		PLANNED	Approved	05-May-25	08:00	05-May-25	18:00	
371	RQ218029	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABGARH (PG) CKT-2		D	Reactor bushing & LA, Isolator Erection work	05-May-2025	08:00	07-May-2025	18:00		PLANNED	Approved	05-May-25	08:00	07-May-25	18:00	
372	RQ217939	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-1		D	400kV Busbar Relay Retrofitment work by Bassi and Defect rectification of model transmission line & Line AMP work by Sikar	05-May-2025	08:00	06-May-2025	18:00	NON AUTO OF OTHER CHARGED CKT REQUIRED DURING SHUTDOWN	PLANNED	Approved	05-May-25	08:00	06-May-25	18:00	
373	RQ219036	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_1(NH)-AMARGARH(NRS SXXIX) (NRSS XXIX) CKT-2		D	Rectification of S/D nature defects of the line	04-May-2025	09:00	04-May-2025	18:00	Kindly approve.	PLANNED	Approved	04-May-25	09:00	04-May-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NHPC consent/No generation evacuation constraints

374	RQ218153	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH(P G)-TUGHLAKABAD(P G) (DTL) CKT-1		D	For shutdown nature defect rectification	04-May-2025	08:00	04-May-2025	19:00	Non auto of other circuit required	PLANNED	Approved	25-Apr-25	08:00	25-Apr-25	19:00	Delhi comments " Shutdown can be allowed in April instead of May 2025 considering high loading in May month " .
375	RQ218152	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-TUGHLAKABAD(P G) (DTL) CKT-2		D	For shutdown nature defect rectification(NCR Line)	04-May-2025	08:00	04-May-2025	19:00	Non auto of other circuit required	PLANNED	Approved	25-Apr-25	08:00	25-Apr-25	19:00	Delhi comments " Shutdown can be allowed in April instead of May 2025 considering high loading in May month " .
376	RQ218047	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-2		D	Relay Testing by jaipur(S) & AMP Work of line Equipments	03-May-2025	09:00	03-May-2025	18:00		PLANNED	Approved	03-May-25	09:00	03-May-25	18:00	
377	RQ219027	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-KAITHAL (PG) CKT-2		D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	03-May-2025	08:00	04-May-2025	18:00	Kindly approve.	PLANNED	Approved	03-May-25	08:00	04-May-25	18:00	
378	RQ218144	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-GR.NOIDA(UPC) (PG) CKT-1		D	For shutdown nature defect rectification	03-May-2025	08:00	03-May-2025	19:00	Non auto of other circuit required	PLANNED	Approved	03-May-25	08:00	03-May-25	19:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC & UP consent.
379	RQ218142	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-DEEDWANA(MTS) (RS) CKT-1		D	For OPGW installation works - for creation of Repeater of S2-B2, Line-2	03-May-2025	08:00	03-May-2025	18:00	Shutdown for Joint Box at Crossing location of S2-B2, Line-2	PLANNED	Approved	03-May-25	08:00	03-May-25	18:00	
380	RQ217933	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1		D	Relay test and shutdown nature defect rectification	02-May-2025	09:00	03-May-2025	18:00		PLANNED	Approved	02-May-25	09:00	03-May-25	18:00	
381	RQ218046	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-1		D	Relay Testing by jaipur(S) & AMP Work of line Equipments by jaipur (S) & S/D Nature Defect rectification work by Bassi TLM	02-May-2025	09:00	02-May-2025	18:00	Non auto mode of other circuit required	PLANNED	Approved	02-May-25	09:00	02-May-25	18:00	
382	RQ218108	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-JHATIKARA(PG) (DTL) CKT-2		D	LINE ISOLATOR REPLACEMENT	02-May-2025	09:00	03-May-2025	22:00	LINE ISOLATOR REPLACEMENT	PLANNED	Approved	02-May-25	15:00	03-May-25	23:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/Subject to Delhi consent / from 15:00Hrs. Delhi comments " Shutdown can be allowed in April instead of May 2025 considering high loading in May month ."
383	RQ218180	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-RISHIKESH(UK) (PG) CKT-1		D	relay retrofiment work	02-May-2025	09:00	02-May-2025	18:00		PLANNED	Approved	02-May-25	09:00	02-May-25	18:00	
384	RQ218151	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(PG)-KABULPUR(HV) (PG)		D	For shutdown nature defect rectification	02-May-2025	08:00	02-May-2025	19:00	Non auto of other circuit required	PLANNED	Approved	02-May-25	08:00	02-May-25	19:00	
385	RQ218020	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2		D	Attending Shutdown nature defects & installation of Bird Diverter	01-May-2025	16:00	31-May-2025	23:30	Non Auto mode of 2nd Ckt	PLANNED	Approved	01-May-25	17:00	15-May-25	23:30	May be given from 1700 Hrs/Dates of shutdwon shall be shared with NRLDC and NRPC.

386	RQ218019	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1		D	Attending Shutdown nature defects & installation of Bird Diverter	01-May-2025	16:00	31-May-2025	23:30	Non Auto mode of 2nd Ckt	PLANNED	Approved	01-May-25	17:00	15-May-25	23:30	May be given from 1700 Hrs/Dates of shutdwon shall be shared with NRLDC and NRPC.
387	RQ218021	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-1		D	Attending Shutdown nature defects & installation of Bird Diverter	01-May-2025	16:00	31-May-2025	23:30	Non Auto mode of 2nd Ckt	PLANNED	Approved	01-May-25	17:00	15-May-25	23:30	May be given from 1700 Hrs/Dates of shutdwon shall be shared with NRLDC and NRPC.
388	RQ218022	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-2		D	Attending Shutdown nature defects & installation of Bird Diverter	01-May-2025	16:00	31-May-2025	23:30	Non Auto mode of 2nd Ckt	PLANNED	Approved	01-May-25	17:00	15-May-25	23:30	May be given from 1700 Hrs/Dates of shutdwon shall be shared with NRLDC and NRPC.
389	RQ218114	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH (PG) (DTL) CKT-2		D	EARTHWIRE PAYINGOUT WORK in maharanibagh gantry	01-May-2025	14:00	01-May-2025	18:00	400 KV BAWANA MAHARANIBA GH Ckt1, 400 KV Mandola MAHARANIBA GH Ckt2 WILL be in non-auto.	PLANNED	Approved	01-May-25	5:00	01-May-25	10:00	May be given subject to real time grid conditions/Subject to Delhi consent/ Load to be managed by Delhi/ As per Delhi comments "Timing may be revised from 0500hrs to 1000 Hrs."
390	RQ218115	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH (PG) (DTL) CKT-1		D	EARTHWIRE PAYINGOUT WORK in maharanibagh gantry	01-May-2025	14:00	01-May-2025	18:00	400 KV BAWANA MAHARANIBA GH Ckt1, 400 KV Mandola MAHARANIBA GH Ckt2 WILL be in non-auto.	PLANNED	Approved	01-May-25	14:00	01-May-25	18:00	
391	RQ218112	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH (PG) (DTL) CKT-1		D	EARTHWIRE PAYINGOUT WORK in maharanibagh gantry	01-May-2025	10:00	01-May-2025	14:00	400 KV BAWANA MAHARANIBA GH Ckt2, 400 KV Mandola MAHARANIBA GH Ckt1 WILL be in non-auto.	PLANNED	Approved	01-May-25	5:00	01-May-25	10:00	May be given subject to real time grid conditions/Subject to Delhi consent/ Load to be managed by Delhi/ As per Delhi comments "Timing may be revised from 0500hrs to 1000 Hrs."
392	RQ218113	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH (PG) (DTL) CKT-2		D	EARTHWIRE PAYINGOUT WORK in maharanibagh gantry	01-May-2025	10:00	01-May-2025	14:00	400 KV BAWANA MAHARANIBA GH Ckt2, 400 KV Mandola MAHARANIBA GH Ckt1 WILL be in non-auto.	PLANNED	Approved	01-May-25	10:00	01-May-25	14:00	
393	RQ218045	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1		D	Relay Testing by jaipur(S) & AMP Work of line Equipments	01-May-2025	09:00	01-May-2025	18:00		PLANNED	Approved	01-May-25	09:00	01-May-25	18:00	
394	RQ218179	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-MUZAFFARNAGAR(UP) (PTCUL) CKT-1		D	relay retrofitimnt work	01-May-2025	09:00	01-May-2025	18:00		PLANNED	Approved	01-May-25	09:00	01-May-25	18:00	
395	RQ217977	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-2		D	Line Reactor commissioning in Agra-2 Line	01-May-2025	09:00	10-May-2025	18:00		PLANNED	Approved	01-May-25	09:00	10-May-25	18:00	

396	RQ218002	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1		D	Polymer insulator replacement works and attending S/D nature defects	01-May-2025	08:00	20-May-2025	20:00	Non Auto of 400 KV Kankroli-Zerda CKT 2, Most Urgent	PLANNED	Approved	01-May-25	17:00	20-May-25	23:00	To be availed from 17:00hrs.
397	RQ219069	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2		D	SD required for stringing of balance portion of the 2nd ckt of 400KV D/C Dulhasti Kishenpur - II.	01-May-2025	08:00	15-May-2025	18:00	Under construction head. Kindly approve.	PLANNED	Rejected					NHPC denied consent.
398	RQ219068	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2		C	SD required for stringing of balance portion of the 2nd ckt of 400KV D/C Dulhasti Kishenpur - II.	01-May-2025	08:00	15-May-2025	18:00	Under construction head. Kindly approve.	PLANNED	Rejected					NHPC denied consent.
399	RQ219026	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-KAITHAL (PG) CKT-1		D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	01-May-2025	08:00	02-May-2025	18:00	Kindly approve.	PLANNED	Approved	01-May-25	08:00	02-May-25	18:00	
400	RQ218155	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH (PG) (DTL) CKT-2		D	For stringing of 400kV M/C Mahranibagh-Narela TL	01-May-2025	08:00	01-May-2025	20:00	28 to 29	PLANNED	Approved	01-May-25	5:00	01-May-25	10:00	May be given subject to real time grid conditions/Subject to Delhi consent/ Load to be managed by Delhi/ As per Delhi comments "Timing may be revised from 0500hrs to 1000 Hrs."
401	RQ218157	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH (PG) (DTL) CKT-2		D	For Hot line stringing of 400kV M/C Mahranibagh-Narela TL	01-May-2025	08:00	06-May-2025	20:00	Non Auto Mode for Hot line crossing	PLANNED	Approved	01-May-25	08:00	06-May-25	20:00	Non auto mode may be given subject to real time grid conditions/Subject to Delhi consent.
402	RQ218140	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH (PG) (DTL) CKT-2		D	For OPGW replacement works from TN-48 to TN-47	01-May-2025	08:00	02-May-2025	18:00	Non-Auto required for OPGW replacement works	PLANNED	Approved					May be clubbed with S.No. 401
403	RQ217941	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1		D	Non Auto mode for PID test of porcelain insulators	01-May-2025	08:00	31-May-2025	18:00		PLANNED	Approved	01-May-25	08:00	31-May-25	18:00	
404	RQ218135	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BALLABHGARH (PG) CKT-1		D	For OPGW installation works under 'OPGW-01' Package	01-May-2025	08:00	31-May-2025	18:00	Non-Auto required for OPGW rectification works	PLANNED	Approved	01-May-25	08:00	31-May-25	18:00	
405	RQ218057	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-SIKAR_2(PSTL) (PSTL) CKT-1		D	Defect rectification work	01-May-2025	08:00	03-May-2025	18:00	NON AUTO OF OTHER CHARGE CKT REQUIRED DURING SHUTDOWN	PLANNED	Approved	01-May-25	08:00	03-May-25	18:00	
406	RQ218003	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-2		D	Polymer insulator replacement works and attending S/D nature defects and Destrining and stringing of Y-Phase conductor in between location no 491-492	01-May-2025	08:00	20-May-2025	20:00	Non Auto of 400 KV Kankroli-Zerda CKT 1, Most Urgent	PLANNED	Approved	01-May-25	17:00	20-May-25	23:00	To be availed from 17:00hrs.
407	RQ218028	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-1		D	Reactor bushing & LA, Isolator Erection work	01-May-2025	08:00	03-May-2025	18:00		PLANNED	Approved	01-May-25	08:00	03-May-25	18:00	

408	RQ218138	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-2		D	For OPGW installation works under 'OPGW-01' Package	01-May-2025	08:00	31-May-2025	18:00	Non-Auto required for OPGW installation works	PLANNED	Approved	01-May-25	08:00	31-May-25	18:00	
409	RQ218141	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-DEEDWANA(MTS) (RS) CKT-1		D	For OPGW installation works - for creation of Repeater of S2-B2, Line-2	01-May-2025	08:00	02-May-2025	18:00	Non-Auto required for OPGW installation works	PLANNED	Approved	01-May-25	08:00	02-May-25	18:00	
410	RQ218139	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH (PG) (DTL) CKT-1		D	For OPGW replacement works from TN-48 to TN-47	01-May-2025	08:00	02-May-2025	18:00	Non-Auto required for OPGW replacement works	PLANNED	Approved					May be clubbed with S.No. 412
411	RQ218154	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH (PG) (DTL) CKT-1		D	For stringing of 400kV M/C Mahranibagh-Narela TL	01-May-2025	08:00	01-May-2025	20:00	28 to 29	PLANNED	Approved	01-May-25	5:00	01-May-25	10:00	May be given subject to real time grid conditions/Subject to Delhi consent/ Load to be managed by Delhi/ As per Delhi comments "Timing may be revised from 0500hrs to 1000 Hrs."
412	RQ218156	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH (PG) (DTL) CKT-1		D	For Hot line stringing of 400kV M/C Mahranibagh-Narela TL	01-May-2025	08:00	06-May-2025	20:00	Non Auto Mode for Hot line crossing	PLANNED	Approved	01-May-25	08:00	06-May-25	20:00	Non auto mode may be given subject to real time grid conditions/Subject to Delhi consent.
413	RQ218035	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1		D	Polymer insulator replacement work	01-May-2025	08:00	10-May-2025	18:00	Non auto mode for 400 kV RAPPC- Chittorgarh, MOST URGENT	PLANNED	Approved	01-May-25	15:00	10-May-25	23:00	May be planned after July month/One circuit shutdown from both end at a time/ May be allowed after 1500Hrs.
414	RQ218150	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGTB(DTL)-BHIWANI(PG) (PG)		D	For shutdown nature defect rectification(NCR Line)	01-May-2025	08:00	01-May-2025	19:00	Non auto of other circuit required	PLANNED	Approved	01-May-25	5:00	01-May-25	10:00	May be given subject to real time grid conditions/Subject to Delhi consent/ Load to be managed by Delhi/ As per Delhi comments "Timing may be revised from 0500hrs to 1000 Hrs."
415	RQ217942	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2		D	Non Auto mode for PID test of porcelain insulators	01-May-2025	08:00	31-May-2025	18:00		PLANNED	Approved	01-May-25	08:00	31-May-25	18:00	
416	RQ218137	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-1		D	For OPGW installation works under 'OPGW-01' Package	01-May-2025	08:00	31-May-2025	18:00	Non-Auto required for OPGW installation works	PLANNED	Approved	01-May-25	08:00	31-May-25	18:00	
417	RQ219020	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH(PG)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1		D	AR Non-auto mode required for OPGW installation works under ULDC scheme.	01-May-2025	07:00	07-May-2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	01-May-25	07:00	07-May-25	18:00	Non auto mode may be given subject to real time grid conditions/NHPC consent in D 3.
418	RQ219014	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH-WAGOORA (PG) CKT-1		D	AR Non-auto mode required for OPGW installation works under ULDC scheme.	01-May-2025	07:00	31-May-2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	01-May-25	07:00	31-May-25	18:00	
419	RQ219012	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1		D	AR Non-auto mode required for OPGW installation works under ULDC scheme.	01-May-2025	07:00	31-May-2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	01-May-25	07:00	31-May-25	18:00	



420	RQ219013	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-2		D	AR Non-auto mode required for OPGW installation works under ULDC scheme.	01-May-2025	07:00	31-May-2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	01-May-25	07:00	31-May-25	18:00	
421	RQ219015	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH-WAGOORA (PG) CKT-2		D	AR Non-auto mode required for OPGW installation works under ULDC scheme.	01-May-2025	07:00	31-May-2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	01-May-25	07:00	31-May-25	18:00	
422	RQ218078	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(PG)-BHIWANI(BB) (PG)		C	FOR RETROFITMENT OF ISOLATORS AT HISAR SS IN ADD CAP 19-24 BLOCK AT BBMB BHIWANI	01-May-2025	07:00	15-May-2025	18:00	FOR ANTI THEFT CHARGTING PROCEDURE JUMPER REMOVAL AT BBMB DEAD END TOWER REQUIRED, FOR THAT NON AUTO OF 400KV MOGA-BHIWANI(BYP ASSED AT HISAR) SHALL BE REQUIRED MULTIPLE TIMES	PLANNED	Approved	20-Apr-25	07:00	30-Apr-25	18:00	Utility may clarify whether shutdwon required with Bus outage/May be taken in April month.
423	RQ219016	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_2(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1		D	AR Non-auto mode required for OPGW installation works under ULDC scheme.	01-May-2025	07:00	07-May-2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	01-May-25	07:00	07-May-25	18:00	Non auto mode may be given subject to real time grid conditions/NHPC consent in D. 3.
424	RQ218709	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_2-LUCKNOW_1 (PG) CKT-2	POWER GRID	D	400KV BUSBAR-1 RELAY RETROFITMENT WORK, LBB RETROFITMENT TESTING (422 BAY), BUSBAR PROTECTION FUNCTIONAL TESTING AT 400KV LUCKNOW SS.	30-May-2025	10:00	30-May-2025	18:00		PLANNED	Approved	30-May-25	10:00	30-May-25	18:00	
425	RQ218708	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_2-LUCKNOW_1 (PG) CKT-1	POWER GRID	D	400KV BUSBAR-1 RELAY RETROFITMENT WORK, LBB RETROFITMENT TESTING (419 BAY), BUSBAR PROTECTION FUNCTIONAL TESTING AT 400KV LUCKNOW SS.	29-May-2025	10:00	29-May-2025	18:00		PLANNED	Approved	29-May-25	10:00	29-May-25	18:00	

426	RQ218711	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1-SHAHJAHANPUR (PG) CKT-2	POWER GRID	D	400KV BUSBAR-1 RELAY RETROFITMENT WORK, LBB RETROFITMENT TESTING (416 BAY), BUSBAR PROTECTION FUNCTIONAL TESTING AT 400KV LUCKNOW SS.	28-May-2025	10:00	28-May-2025	18:00		PLANNED	Approved	28-May-25	10:00	28-May-25	18:00	
427	RQ217881	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-1	POWER GRID	D	Line AMP Works at Allahabad SS.	27-May-2025	08:00	27-May-2025	18:00		PLANNED	Approved	27-May-25	08:00	27-May-25	18:00	
428	RQ219142	OCC_230	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AURAIYA(NT)-AGRA(PG) (PG) CKT-2	POWER GRID	C	Bus Bar Relay testing & commissioning	27-May-2025	08:00	30-May-2025	18:00	With 408 Tie bay	PLANNED	Approved	27-May-25	08:00	30-May-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/ PG consent/Shutdwon dates may be preponed.
429	RQ218710	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1-SHAHJAHANPUR (PG) CKT-1	POWER GRID	D	400KV BUSBAR-1 RELAY RETROFITMENT WORK, LBB RETROFITMENT TESTING (413 BAY), BUSBAR PROTECTION FUNCTIONAL TESTING AT 400KV LUCKNOW SS.	26-May-2025	10:00	26-May-2025	18:00		PLANNED	Approved	26-May-25	10:00	26-May-25	18:00	
430	RQ217880	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-3	POWER GRID	D	Line AMP works at Prayagraj SS.	26-May-2025	09:00	26-May-2025	18:00		PLANNED	Approved	26-May-25	09:00	26-May-25	18:00	
431	RQ218634	OCC_230	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-BASTI(UP) (PG) CKT-1	POWER GRID	D	Planned outage for PLC of 400 kv D/C (Quad moose) Tanda-Gonda T/L of SEUPPTCL	26-May-2025	08:00	27-May-2025	18:00		PLANNED	Approved	26-May-25	08:00	27-May-25	18:00	
432	RQ218637	OCC_230	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-1	POWER GRID	D	Planned outage for PLC of 400 kv D/C (Quad moose) Tanda-Gonda T/L of SEUPPTCL	26-May-2025	08:00	27-May-2025	18:00		PLANNED	Approved	26-May-25	08:00	27-May-25	18:00	
433	RQ219140	OCC_230	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AURAIYA(NT)-AGRA(PG) (PG) CKT-1	POWER GRID	C	Bus Bar Relay testing & commissioning	22-May-2025	08:00	26-May-2025	18:00	With 405 Tie Bay	PLANNED	Approved	22-May-25	08:00	26-May-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/ PG consent/Shutdwon dates may be preponed.
434	RQ218281	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-2	POWER GRID	D	To attend the SD nature defects in the Line	21-May-2025	08:00	22-May-2025	18:00		PLANNED	Approved	21-May-25	08:00	22-May-25	18:00	
435	RQ218277	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-1	POWER GRID	D	To attend the SD nature defects in the Line	19-May-2025	08:00	20-May-2025	18:00		PLANNED	Approved	19-May-25	08:00	20-May-25	18:00	
436	RQ218677	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1-SOHAWAL (PG) CKT-2	POWER GRID	D	FOR AMP of Line Side Equipment's	18-May-2025	09:00	18-May-2025	18:00		PLANNED	Approved	18-May-25	09:00	18-May-25	18:00	

437	RQ218609	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	POWER GRID	D	Replacement of Aircell	17-May-2025	09:00	17-May-2025	22:00		PLANNED	Approved	17-May-25	09:00	17-May-25	22:00	
438	RQ219005	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1	POWER GRID	D	AMP work	17-May-2025	08:00	18-May-2025	18:00		PLANNED	Approved	17-May-25	08:00	18-May-25	18:00	
439	RQ218603	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-2	POWER GRID	D	DTPC installation and testing under process Bus scheme	15-May-2025	09:00	15-May-2025	14:00		PLANNED	Approved	15-May-25	09:00	15-May-25	14:00	
440	RQ218283	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW(UP)-BAREILLY(PG) (PG) CKT-1	POWER GRID	D	To attend the SD nature defects in the Line	15-May-2025	08:00	15-May-2025	18:00		PLANNED	Approved	15-May-25	08:00	15-May-25	18:00	
441	RQ218282	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-JAULIIVI (PG) CKT-2	POWER GRID	D	To attend the SD nature defects in the Line	14-May-2025	08:00	14-May-2025	18:00		PLANNED	Approved	14-May-25	08:00	14-May-25	18:00	
442	RQ218619	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-KANPUR (PG) CKT-1	POWER GRID	D	AMP of the Line equipments	12-May-2025	09:00	12-May-2025	18:00		PLANNED	Approved	12-May-25	09:00	12-May-25	18:00	
443	RQ218602	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1	POWER GRID	D	DTPC installation and testing under process Bus scheme	12-May-2025	09:00	12-May-2025	14:00		PLANNED	Approved	12-May-25	09:00	12-May-25	14:00	
444	RQ218601	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-3	POWER GRID	D	DTPC installation and testing under process Bus scheme	10-May-2025	09:00	10-May-2025	14:00		PLANNED	Approved	10-May-25	09:00	10-May-25	14:00	
445	RQ218600	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-2	POWER GRID	D	DTPC installation and testing under process Bus scheme	09-May-2025	09:00	09-May-2025	14:00		PLANNED	Approved	09-May-25	09:00	09-May-25	14:00	
446	RQ218598	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1	POWER GRID	D	DTPC installation and testing under process Bus scheme	08-May-2025	09:00	08-May-2025	14:00		PLANNED	Approved	08-May-25	09:00	08-May-25	14:00	
447	RQ218616	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-KANPUR (PG) CKT-2	POWER GRID	D	AMP of the Line equipments	08-May-2025	09:00	08-May-2025	18:00		PLANNED	Approved	08-May-25	09:00	08-May-25	18:00	
448	RQ217872	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-1	POWER GRID	D	C& TANDELTA, IR CC-CL OF REACTOR, EARTH PIT RESISTANCE, TIGHTNESS, IR OF SURGE ARRESTER, CHECKING OF MECHANICAL PROTECTION AND GENERAL PREVENTIVE MAINTENANCE ETC. OF LINE REACTOR & LR BAY	08-May-2025	09:00	08-May-2025	18:00		PLANNED	Approved	08-May-25	09:00	08-May-25	18:00	
449	RQ217922	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BASSI (PG) CKT-1	POWER GRID	D	REPLACEMENT OF INSULATOR AND REMOVAL OF PLATE TYPE BIRD GUARD	08-May-2025	09:00	08-May-2025	18:00		PLANNED	Approved	08-May-25	09:00	08-May-25	18:00	
450	RQ218672	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-1	POWER GRID	D	FOR ATTENDING SHUTDOWN NATURE DEFECTS	07-May-2025	09:00	07-May-2025	18:00		PLANNED	Approved	07-May-25	09:00	07-May-25	18:00	

451	RQ219138	OCC_230	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-RIHAND(NT) (PG) CKT-1	POWER GRID	C	1089 isolator replacement	07-May-2025	08:00	13-May-2025	18:00	line shutdown required on continuous basis	PLANNED	Approved	20-Apr-25	08:00	27-Apr-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/PG consent/Shutdwon may be preponed to avoid peak NR demand season./May be availed in April month.
452	RQ218684	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH(UP)-VARANASI(PG) (PG) CKT-2	POWER GRID	D	Shutdown nature rectification work.	07-May-2025	07:00	07-May-2025	18:00		PLANNED	Approved	07-May-25	07:00	07-May-25	18:00	
453	RQ217879	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD(PG)-MEJA TPS(MUN) (PG) CKT-2	POWER GRID	D	AMP Works at Prayagraj SS>	06-May-2025	08:00	06-May-2025	18:00		PLANNED	Approved	06-May-25	08:00	06-May-25	18:00	
454	RQ218683	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH(UP)-VARANASI(PG) (PG) CKT-1	POWER GRID	D	Shutdown nature rectification work.	06-May-2025	07:00	06-May-2025	18:00		PLANNED	Approved	06-May-25	07:00	06-May-25	18:00	
455	RQ218636	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1	POWER GRID	D	For rectification of shutdown nature defects	05-May-2025	09:00	07-May-2025	18:00		PLANNED	Approved	05-May-25	09:00	07-May-25	18:00	
456	RQ217878	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-2	POWER GRID	D	Tie CB LBB retrofitting works	05-May-2025	08:00	05-May-2025	18:00		PLANNED	Approved	05-May-25	08:00	05-May-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC consent.
457	RQ217877	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-1	POWER GRID	D	Tie CB LBB retrofitting works	05-May-2025	08:00	05-May-2025	18:00		PLANNED	Approved	05-May-25	08:00	05-May-25	18:00	
458	RQ218622	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-1	POWER GRID	D	Testing of DTPC scheme (under Process Bus) at Kanpur, Fatehpur & Panki(UP) & AMP of Tie Bay-402 at Kanpur	05-May-2025	08:00	05-May-2025	18:00		PLANNED	Approved	05-May-25	08:00	05-May-25	18:00	
459	RQ218671	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-SOHAWAL (PG) CKT-2	POWER GRID	D	FOR ATTENDING SHUTDOWN NATURE DEFECTS	03-May-2025	09:00	03-May-2025	18:00		PLANNED	Approved	03-May-25	09:00	03-May-25	18:00	
460	RQ218597	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-2	POWER GRID	D	DTPC installation and testing under process Bus scheme	03-May-2025	09:00	03-May-2025	14:00		PLANNED	Approved	03-May-25	09:00	03-May-25	14:00	
461	RQ217876	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-1	POWER GRID	D	Tie CB LBB Retrofitting works at Allahabad SS.	03-May-2025	08:00	03-May-2025	18:00		PLANNED	Approved	03-May-25	08:00	03-May-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC consent.
462	RQ217875	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-2	POWER GRID	D	Tie CB LBB Retrofitting works at Allahabad SS.	03-May-2025	08:00	03-May-2025	18:00		PLANNED	Approved	03-May-25	08:00	03-May-25	18:00	
463	RQ217874	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-2	POWER GRID	D	Tie CB LBB Retrofitting works at Allahabad SS.	02-May-2025	09:00	02-May-2025	18:00		PLANNED	Approved	02-May-25	09:00	02-May-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC consent.
464	RQ218596	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-1	POWER GRID	D	DTPC installation and testing under process Bus scheme	02-May-2025	09:00	02-May-2025	14:00		PLANNED	Approved	02-May-25	09:00	02-May-25	14:00	

465	RQ218670	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-SOHAWAL (PG) CKT-1	POWER GRID	D	FOR ATTENDING SHUTDOWN NATURE DEFECTS & FOR RECTIFICATION & REPLACEMENT OF DROPPERS	02-May-2025	09:00	02-May-2025	18:00		PLANNED	Approved	02-May-25	09:00	02-May-25	18:00	
466	RQ218286	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAU(UP)-BALIA(PG) (PG) CKT-1	POWER GRID	D	Relay Testing Work	02-May-2025	08:00	02-May-2025	18:00		PLANNED	Approved	02-May-25	08:00	02-May-25	18:00	
467	RQ217873	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-1	POWER GRID	D	Tie CB LBB Retrofitting works at Allahabad SS.	01-May-2025	09:00	01-May-2025	18:00		PLANNED	Approved	01-May-25	09:00	01-May-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC consent.
468	RQ218880	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR (PG)	POWER GRID	C	For construction of new line reactor under SS 103 package. at Allahabad	01-May-2025	09:00	15-May-2025	18:00		PLANNED	Approved	01-May-25	09:00	15-May-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/ NRLDC FTC consent.
469	RQ218589	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-VARANASI (PG) CKT-1	POWER GRID	D	Non-auto mode of Line for PID testing	01-May-2025	09:00	01-May-2025	18:00		PLANNED	Approved	01-May-25	09:00	01-May-25	18:00	
470	RQ219072	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	POWER GRID	D	AR in Non auto mode required for stringing of balance portion of the 2nd ckt of 400KV D/C Dulhasti Kishenpur -II.	01-May-2025	08:00	15-May-2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	01-May-25	08:00	15-May-25	18:00	Subject to NHPC consent.
471	RQ218284	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-SOHAWAL (PG) CKT-2	POWER GRID	D	Relay Testing Work	01-May-2025	08:00	01-May-2025	18:00		PLANNED	Approved	01-May-25	08:00	01-May-25	18:00	
472	RQ218533	OCC_230	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2	PSTCL	D	For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	29-May-2025	08:00	29-May-2025	18:00		PLANNED	Approved	29-May-25	08:00	29-May-25	18:00	
473	RQ218534	OCC_230	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	29-May-2025	08:00	29-May-2025	18:00		PLANNED	Approved	29-May-25	08:00	29-May-25	18:00	
474	RQ218528	OCC_230	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2	PSTCL	D	General maintenance, Jumper Tightening,Disc cleaning and tree trimming.	27-May-2025	08:00	27-May-2025	18:00		PLANNED	Approved	27-May-25	08:00	27-May-25	18:00	
475	RQ218522	OCC_230	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2	PSTCL	D	For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	26-May-2025	08:00	26-May-2025	18:00		PLANNED	Approved	26-May-25	08:00	26-May-25	18:00	
476	RQ218524	OCC_230	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MOGA(PG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	26-May-2025	08:00	26-May-2025	18:00		PLANNED	Approved	26-May-25	08:00	26-May-25	18:00	
477	RQ218518	OCC_230	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	22-May-2025	08:00	22-May-2025	18:00		PLANNED	Approved	22-May-25	08:00	22-May-25	18:00	

478	RQ218514	OCC_230	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	PSTCL	D	For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	21-May-2025	08:00	21-May-2025	18:00		PLANNED	Approved	21-May-25	08:00	21-May-25	18:00	
479	RQ218513	OCC_230	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2	PSTCL	D	General maintenance, Jumper Tightening, Disc cleaning and tree trimming.	20-May-2025	08:00	20-May-2025	18:00		PLANNED	Approved	20-May-25	08:00	20-May-25	18:00	
480	RQ218507	OCC_230	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MOGA(PG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	19-May-2025	08:00	19-May-2025	18:00		PLANNED	Approved	19-May-25	08:00	19-May-25	18:00	
481	RQ218506	OCC_230	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	PSTCL	D	For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	19-May-2025	08:00	19-May-2025	18:00		PLANNED	Approved	19-May-25	08:00	19-May-25	18:00	
482	RQ218500	OCC_230	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	16-May-2025	08:00	16-May-2025	18:00		PLANNED	Approved	16-May-25	08:00	16-May-25	18:00	
483	RQ218478	OCC_230	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(PG) (PS) CKT-2	PSTCL	D	For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	15-May-2025	08:00	15-May-2025	18:00		PLANNED	Approved	15-May-25	08:00	15-May-25	18:00	
484	RQ218475	OCC_230	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	PSTCL	D	General maintenance, Jumper Tightening, Disc cleaning and tree trimming.	13-May-2025	08:00	13-May-2025	18:00		PLANNED	Approved	13-May-25	08:00	13-May-25	18:00	
485	RQ218471	OCC_230	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	12-May-2025	08:00	12-May-2025	18:00		PLANNED	Approved	12-May-25	08:00	12-May-25	18:00	
486	RQ218470	OCC_230	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-2	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	08-May-2025	08:00	08-May-2025	18:00		PLANNED	Approved	08-May-25	08:00	08-May-25	18:00	
487	RQ218460	OCC_230	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	PSTCL	D	General maintenance, Jumper Tightening, Disc cleaning and tree trimming.	06-May-2025	08:00	06-May-2025	18:00		PLANNED	Approved	06-May-25	08:00	06-May-25	18:00	
488	RQ218456	OCC_230	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	05-May-2025	08:00	05-May-2025	18:00		PLANNED	Approved	05-May-25	08:00	05-May-25	18:00	
489	RQ218819	OCC_230	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-CHHABRA SCTPS (RS) CKT-1	RRV PNL	D	Quarterly & Half Yearly Maintenance work	29-May-2025	08:00	29-May-2025	18:00		PLANNED	Approved	29-May-25	15:00	29-May-25	23:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/May be allowed from 15:00Hrs

490	RQ218852	OCC_230	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-JODHPUR (RS) CKT-1	RRVPNL	D	Quarterly Preventive Maintenance alongwith line reactor at 400kV GSS Jodhpur	28-May-2025	08:00	28-May-2025	18:00		PLANNED	Approved	28-May-25	17:00	28-May-25	23:00	May be given from 1700 Hrs
491	RQ218868	OCC_230	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-1	RRVPNL	D	Quarterly maintenance of bay equipments .	27-May-2025	08:00	27-May-2025	18:00		PLANNED	Approved	27-May-25	17:00	27-May-25	23:00	May be given from 1700 Hrs
492	RQ218820	OCC_230	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-CHHABRA SCTPS (RS) CKT-2	RRVPNL	D	V at 765kV GSS Anta and T&C Jhalawar has requested for For Attending broken OPGW at section A3-Gentry & and other R&M works e.g.tightening of spacers.	26-May-2025	08:00	28-May-2025	18:00		PLANNED	Approved	26-May-25	15:00	28-May-25	23:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/May be allowed from 15:00Hrs
493	RQ218857	OCC_230	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	D	Annual maintenance and testing of Line equipments (CVT, CT and Line isolators)	22-May-2025	08:00	22-May-2025	18:00		PLANNED	Approved	22-May-25	15:00	22-May-25	23:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/May be allowed from 15:00Hrs
494	RQ218858	OCC_230	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-2	RRVPNL	D	Shutdown is required on 21.04.2025 & 22.04.2025 alongwith 400kVBus-2 at 400kV GSS Jodhpur for Erection, testing and commissioning of 400 KV circuit breaker (952B) on 400 KV Kankani-Iind bay	21-May-2025	08:00	22-May-2025	18:00		PLANNED	Approved	21-Apr-25	17:00	22-Apr-25	23:00	May be given from 1700 Hrs/ Can avail in April month
495	RQ218823	OCC_230	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	D	Replacement of Suspension B&S Disc Insulators with Silicon Rubber Housed Composite Insulators and other R&M works e.g.tightening of spacers.	21-May-2025	08:00	23-May-2025	18:00		PLANNED	Approved	21-May-25	15:00	23-May-25	23:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/May be allowed from 15:00Hrs
496	RQ218869	OCC_230	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-2	RRVPNL	D	Quarterly maintenance of bay equipments .	20-May-2025	08:00	20-May-2025	18:00		PLANNED	Approved	20-May-25	17:00	20-May-25	23:00	May be given from 1700 Hrs
497	RQ218824	OCC_230	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2	RRVPNL	D	For Attending broken OPGW at section 107-118 & Replacement of Suspension B&S Disc Insulators with Silicon Rubber Housed Composite Insulators and other R&M works e.g.tightening of spacers.	19-May-2025	08:00	20-May-2025	18:00		PLANNED	Approved	19-May-25	15:00	20-May-25	23:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/May be allowed from 15:00Hrs

498	RQ218875	OCC_230	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-2	RRVPNL	D	Attending/repairing work of Conductor strands cut due to loosen spacers and Jumper N/B tightening	19-May-2025	08:00	21-May-2025	18:00		PLANNED	Approved	19-May-25	17:00	21-May-25	23:00	May be given from 1700 Hrs
499	RQ218861	OCC_230	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKANI-GSS PACHPADRA (RS) CKT-1	RRVPNL	D	Attending/repairing work of Conductor strands cut due to loosen spacers and Jumper N/B tightening	19-May-2025	08:00	21-May-2025	18:00		PLANNED	Approved	19-May-25	17:00	21-May-25	23:00	May be given from 1700 Hrs
500	RQ218821	OCC_230	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KOTA(PG) (RS) CKT-1	RRVPNL	D	Quarterly & Half Yearly Maintenance work(Shutdown required in day hours from 09:00 Hrs. to 18:00 Hrs. for proper alignment setting of bay Isolators.)	16-May-2025	08:00	16-May-2025	18:00		PLANNED	Approved	16-May-25	15:00	16-May-25	23:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/May be allowed from 15:00Hrs
501	RQ218822	OCC_230	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-CHHABRA (RS) CKT-1	RRVPNL	D	Quarterly & Half Yearly Maintenance work(Shutdown required in day hours from 09:00 Hrs. to 18:00 Hrs. for proper alignment setting of bay Isolators.)	15-May-2025	08:00	15-May-2025	18:00		PLANNED	Approved	15-May-25	15:00	15-May-25	23:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/May be allowed from 15:00Hrs
502	RQ218845	OCC_230	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-RAMGARH (RS) CKT-1	RRVPNL	D	For attend and tightening of jumper , spacer nut bolt & maintenance of line .	14-May-2025	16:00	16-May-2025	23:00		PLANNED	Approved	14-May-25	17:00	16-May-25	23:00	May be given from 1700 Hrs
503	RQ218846	OCC_230	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-RAMGARH (RS) CKT-2	RRVPNL	D	For attend and tightening of jumper , spacer nut bolt & maintenance of line .	14-May-2025	16:00	16-May-2025	23:00		PLANNED	Approved	14-May-25	17:00	16-May-25	23:00	May be given from 1700 Hrs
504	RQ218831	OCC_230	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2	RRVPNL	D	Quarterly & Half Yearly Maintenance work	13-May-2025	08:00	13-May-2025	18:00		PLANNED	Approved					May be clubbed with S.No. 497
505	RQ218870	OCC_230	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-RATANGARH (RS) CKT-1	RRVPNL	D	Quarterly maintenance at both end and attending autorecloser issue by MPTS wing at Ratangarh end	13-May-2025	08:00	13-May-2025	18:00		PLANNED	Approved	13-May-25	17:00	13-May-25	23:00	May be given from 1700 Hrs
506	RQ218874	OCC_230	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-1	RRVPNL	D	Attending/repairing work of Conductor strands cut due to loosen spacers and Jumper N/B tightening	12-May-2025	08:00	14-May-2025	18:00		PLANNED	Approved	12-May-25	17:00	14-May-25	23:00	May be given from 1700 Hrs
507	RQ218865	OCC_230	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-KANKANI (RS) CKT-1	RRVPNL	D	Attending/repairing work of Conductor strands cut due to loosen spacers and Jumper N/B tightening	12-May-2025	08:00	14-May-2025	18:00		PLANNED	Approved	12-May-25	17:00	14-May-25	23:00	May be given from 1700 Hrs



508	RQ218854	OCC_230	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-SIKAR(PG) (RS) CKT-2	RRVPNL	D	Routine Bay Maintenance Work	09-May-2025	16:00	09-May-2025	22:00		PLANNED	Approved	09-May-25	17:00	09-May-25	23:00	May be given from 1700 Hrs
509	RQ218830	OCC_230	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	D	Quarterly & Half Yearly Maintenance work	09-May-2025	08:00	09-May-2025	18:00		PLANNED	Approved					May be clubbed with S.No. 495
510	RQ218832	OCC_230	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-KALISINDH (RS) CKT-1	RRVPNL	D	Quarterly & Half Yearly Maintenance work	08-May-2025	08:00	08-May-2025	18:00		PLANNED	Approved	08-May-25	15:00	08-May-25	23:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/May be allowed from 15:00Hrs
511	RQ218873	OCC_230	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-RAMGARH (RS) CKT-2	RRVPNL	D	Quarterly maintenance	07-May-2025	16:00	07-May-2025	23:00		PLANNED	Approved	07-May-25	17:00	07-May-25	23:00	May be given from 1700 Hrs
512	RQ218851	OCC_230	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER-BHILWARA (RS) CKT-2	RRVPNL	D	Testing of Main-I & Main-II Distance Relays by MPTS wing & Routine maintenance of associated equipments of 400 kV Bhilwara -Ajmer Ckt-2 Line & Bay	06-May-2025	08:00	06-May-2025	18:00		PLANNED	Approved	06-May-25	17:00	06-May-25	23:00	May be given from 1700 Hrs
513	RQ218842	OCC_230	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-2	RRVPNL	D	One day maintenance at Bikaner end and For rectification of line as per committee (RVPN, NRPC, PGCIL) mom held on dated 21.03.2024.	05-May-2025	16:00	13-May-2025	23:00		PLANNED	Approved	05-May-25	17:00	20-May-25	23:00	May be given from 1700 Hrs/Dates of shutdwon shall be shared with NRLDC and NRPC.
514	RQ218855	OCC_230	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-1	RRVPNL	D	One day maintenance at Bikaner end and For rectification of line as per committee (RVPN, NRPC, PGCIL) mom held on dated 21.03.2024. For rectification of line as per committee (RVPN, NRPC, PGCIL) mom held on dated 21.03.2024.	05-May-2025	16:00	13-May-2025	23:00		PLANNED	Approved	05-May-25	17:00	20-May-25	23:00	May be given from 1700 Hrs/Dates of shutdwon shall be shared with NRLDC and NRPC.
515	RQ218872	OCC_230	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-RAMGARH (RS) CKT-1	RRVPNL	D	Quarterly maintenance	05-May-2025	16:00	05-May-2025	23:00		PLANNED	Approved	05-May-25	17:00	05-May-25	23:00	May be given from 1700 Hrs
516	RQ218866	OCC_230	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-KANKANI (RS) CKT-1	RRVPNL	D	Attending/repairing work of Conductor strands cut due to loosen spacers and Jumper N/B tighteningAttending/repairing work of Conductor strands cut due to loosen spacers and Jumper N/B tightening	05-May-2025	08:00	09-May-2025	18:00		PLANNED	Approved	05-May-25	17:00	09-May-25	23:00	May be given from 1700 Hrs

517	RQ218864	OCC_230	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKANI-JAISALMER (RS) CKT-2	RRVPNL	D	Attending/repairing work of Conductor strands cut due to loosen spacers and Jumper N/B tightening	05-May-2025	08:00	09-May-2025	18:00		PLANNED	Approved	05-May-25	17:00	09-May-25	23:00	May be given from 1700 Hrs
518	RQ218856	OCC_230	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-MERTA (RS) CKT-1	RRVPNL	D	QUARTERLY MAINT.WORK at both end alongwith 50 MVAR Reactor III Circuit at 400 KV GSS Merta.	05-May-2025	08:00	05-May-2025	18:00		PLANNED	Approved	05-May-25	17:00	05-May-25	23:00	May be given from 1700 Hrs
519	RQ218833	OCC_230	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-KALISINDH (RS) CKT-2	RRVPNL	D	Quarterly & Half Yearly Maintenance work	02-May-2025	08:00	02-May-2025	18:00		PLANNED	Approved	02-May-25	15:00	02-May-25	23:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/May be allowed from 15:00Hrs
520	RQ218826	OCC_230	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-KALISINDH (RS) CKT-2	RRVPNL	C	Raising / Shifting of 400KV D/C Quad Moose Kalisindh-Anta line (MLIN/21.41) (Deposit work of NHAI- Supervision by RVPN)	01-May-2025	08:00	16-May-2025	18:00		PLANNED	Rejected					Due to outage of evacuating path 400 KV ANTA-KALISINDH (RS) ckt 1 & 2 ,There will be no evacuating path except 315MVA ICT for 1200MW generation at Kalisindh/ Utility may explore the possibility of ERS tower.
521	RQ218825	OCC_230	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-KALISINDH (RS) CKT-1	RRVPNL	C	Raising / Shifting of 400KV D/C Quad Moose Kalisindh-Anta line (MLIN/21.41) (Deposit work of NHAI- Supervision by RVPN)	01-May-2025	08:00	16-May-2025	18:00		PLANNED	Rejected					Due to outage of evacuating path 400 KV ANTA-KALISINDH (RS) ckt 1 & 2 ,There will be no evacuating path except 315MVA ICT for 1200MW generation at Kalisindh/ Utility may explore the possibility of ERS tower.
522	RQ217806	OCC_230	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI-ALIGARH (UP) CKT-1	UPPTCL	C	* SHUTDOWN OF 400KV PANKI-ALIGARH LINE FOR BAY MAINTENANCE	28-May-2025	10:00	28-May-2025	17:00		PLANNED	Approved	28-May-25	10:00	28-May-25	17:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/ Load management by UP.
523	RQ218651	OCC_230	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI-PANKI TPS (UP) CKT-2	UPPTCL	C	* SHUTDOWN OF 400KV PANKI -PTPS-II LINE FOR BAY MAINTENANCE	26-May-2025	10:00	27-May-2025	17:00		PLANNED	Approved	26-May-25	10:00	27-May-25	17:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/ Load management by UP.
524	RQ217805	OCC_230	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI-PANKI TPS (UP) CKT-1	UPPTCL	C	* SHUTDOWN OF 400KV PANKI -PTPS-I LINE FOR PROTECTION TESTING AND BAY MAINTENANCE AND RECTIFYING CIRCUIT PROBLEM OF EVENT L	21-May-2025	10:00	23-May-2025	17:00		PLANNED	Approved	21-May-25	10:00	23-May-25	17:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/ Load management by UP.
525	RQ217790	OCC_230	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MURADNAGAR_2-MATHURA (UP) CKT-1	UPPTCL	D	400KV Manth(Mathura) - Muradnagar II	21-May-2025	10:00	23-May-2025	20:00		PLANNED	Approved	21-May-25	10:00	23-May-25	20:00	

526	RQ217826	OCC_230	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV REWA ROAD-MASOLI (UP) CKT-1	UPPTCL	D	Routine testing	20-May-2025	11:00	21-May-2025	17:00	No Supply will be Disturb during shutdown.All load feeded from 400 kv masauli-meja ntpc line	PLANNED	Approved	20-May-25	11:00	21-May-25	17:00	
527	RQ217801	OCC_230	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-MATHURA (UP) CKT-2	UPPTCL	D	* For Jumper Tightening Defective Polymer replacement Work	19-May-2025	10:00	21-May-2025	18:00		PLANNED	Approved	19-May-25	10:00	21-May-25	18:00	
528	RQ217808	OCC_230	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV REWA ROAD-PANKI (UP) CKT-1	UPPTCL	C	* SHUTDOWN OF 400KV PANKI-REWA ROAD LINE FOR ERRECTION OF 63 MVAR LINE REACTOR BUSHING AND REJUMPERING (LINE SHUTDOWN REQU	17-May-2025	10:00	31-May-2025	17:00		PLANNED	Approved	17-May-25	10:00	31-May-25	17:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/ Load management by UP./FTC Consent required.
529	RQ217819	OCC_230	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)- MUZAFFARNAGAR (UP) CKT-1	UPPTCL	C	3RD Party PLCC system inspection, testing & tuning	15-May-2025	09:00	16-May-2025	13:00		PLANNED	Approved	15-May-25	09:00	16-May-25	13:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/ No generation evacuation constraint.
530	RQ217817	OCC_230	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-SULTANPUR(UP) (UP) CKT-1	UPPTCL	C	* Preventive Maintenance of Bay at 400KV S/S Sultanpur	14-May-2025	10:00	14-May-2025	16:00		PLANNED	Approved	14-May-25	10:00	14-May-25	16:00	
531	RQ218647	OCC_230	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-AGRA FATEHBAD (UP) CKT-1	UPPTCL	D	* For Jumper Tightening Defective Polymer replacement Work	14-May-2025	10:00	16-May-2025	18:00		PLANNED	Approved	14-May-25	10:00	16-May-25	18:00	
532	RQ217820	OCC_230	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)- VISHNUPRAYAG(J P) (UP) CKT-1	UPPTCL	C	3RD Party PLCC system inspection, testing & tuning	13-May-2025	13:00	14-May-2025	18:00		PLANNED	Approved	13-May-25	13:00	14-May-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/ No generation evacuation constraint.
533	RQ218641	OCC_230	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARA(UP)-MEJA TPS(MUN) (UP) CKT-2	UPPTCL	D	Cleaning of porcelain Structure	10-May-2025	07:00	10-May-2025	17:00		PLANNED	Approved	10-May-25	07:00	10-May-25	17:00	
534	RQ217825	OCC_230	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV REWA ROAD-MASOLI (UP) CKT-1	UPPTCL	D	Load Shall be shift on 400 kv Rewa road-Meja line	09-May-2025	08:00	11-May-2025	18:00		PLANNED	Approved	09-May-25	08:00	11-May-25	18:00	
535	RQ217816	OCC_230	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_B-SULTANPUR (UP) CKT-1	UPPTCL	C	* Preventive Maintenance of Bay at 400KV S/S Sultanpur	08-May-2025	10:00	08-May-2025	16:00		PLANNED	Approved	08-May-25	10:00	08-May-25	16:00	
536	RQ218624	OCC_230	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)-SARNATH(UP) (UP) CKT-2	UPPTCL	D	For General Maintenance and complete bay tightening work	08-May-2025	09:00	08-May-2025	17:30		PLANNED	Approved	08-May-25	09:00	08-May-25	17:30	May be given subject to real time grid conditions/One circuit shutdown from both end at a time.
537	RQ217799	OCC_230	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ATAUR-MURADNAGAR_1 (UP) CKT-1	UPPTCL	D	* planned shut down is being applied for jumper tightning, bird nest removing lopping chopping of trees branches and other	08-May-2025	09:00	08-May-2025	12:00		PLANNED	Approved	08-May-25	09:00	08-May-25	12:00	

538	RQ217791	OCC_230	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-AZAMGARH(UP) (UP) CKT-1	UPPTCL	C	* for Suspension Tower Polymer cleaning/replacement ,Jumper Tightening and Other works	06-May-2025	10:00	06-May-2025	17:00		PLANNED	Approved	06-May-25	10:00	06-May-25	17:00	
539	RQ217824	OCC_230	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BANDA-REWA ROAD (UP) CKT-2	UPPTCL	D	Load Shall be shift on 400 kv Rewa road-Banda ckt 1	06-May-2025	08:00	08-May-2025	18:00		PLANNED	Approved	06-May-25	08:00	08-May-25	18:00	
540	RQ218640	OCC_230	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARA(UP)-MEJA TPS(MUN) (UP) CKT-1	UPPTCL	D	Cleaning of porcelain Structure	06-May-2025	07:00	06-May-2025	17:00		PLANNED	Approved	06-May-25	07:00	06-May-25	17:00	
541	RQ217800	OCC_230	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUZAFFARNAGAR-ATAUR (UP) CKT-1	UPPTCL	D	* plan shut down is being applied for jumper tightning, lopping chopping of trees branches,bird nest removing and other	05-May-2025	09:00	06-May-2025	17:00		PLANNED	Approved	05-May-25	09:00	06-May-25	17:00	
542	RQ219126	OCC_230	sldcup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HARDUAGANJ - SIKANDRABAD (UP) CKT-1	UPPTCL	D	Insulator Cleaning in Bird zones	03-May-2025	08:00	04-May-2025	18:00		PLANNED	Approved	03-May-25	08:00	04-May-25	18:00	
543	RQ217823	OCC_230	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BANDA-REWA ROAD (UP) CKT-1	UPPTCL	D	Load Shall be shift on 400 kv Rewa road-Banda ckt 2	03-May-2025	08:00	05-May-2025	18:00		PLANNED	Approved	03-May-25	08:00	05-May-25	18:00	
544	RQ217814	OCC_230	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-2	UPPTCL	C	* For Preventive Maintenance works. No supply affected, maintained through 400KV Bareilly-Unnao Ckt-I	02-May-2025	08:00	02-May-2025	17:00		PLANNED	Approved	02-May-25	08:00	02-May-25	17:00	
545	RQ217807	OCC_230	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV REWA ROAD-PANKI (UP) CKT-1	UPPTCL	C	* SHUTDOWN OF 400KV PANKI-REWA ROAD LINE FOR REPLACEMENT OF 50 MVAR LINE REACTOR TO 63 MVAR LINE REACTOR FOR OPENING OF JUM	01-May-2025	10:00	04-May-2025	17:00		PLANNED	Approved	01-May-25	10:00	04-May-25	17:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/ Load management by UP./FTC Consent required.
546	RQ219125	OCC_230	sldcup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-SIKANDRABAD (UP) CKT-1	UPPTCL	D	Insulator Cleaning in Bird zones	01-May-2025	08:00	02-May-2025	18:00		PLANNED	Approved	01-May-25	08:00	02-May-25	18:00	
547	RQ217813	OCC_230	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-1	UPPTCL	C	* For Preventive Maintenance works. No supply affected, maintained through 400KV Bareilly-Unnao Ckt-II	01-May-2025	08:00	01-May-2025	17:00		PLANNED	Approved	01-May-25	08:00	01-May-25	17:00	
548	RQ218816	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-LUCKNOW_1(PG) (PL) CKT-1	POWERLINK	D	AMP of line bay equipments of 400KV Gorakhpur Lucknow 1 Line at Gorakhpur	27-May-2025	09:00	27-May-2025	18:00		PLANNED	Approved	27-May-25	09:00	27-May-25	18:00	

549	RQ218806	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-LUCKNOW(UP) (PG) CKT-1	POWER GRID,UP PTCL	D	400KV BUSBAR-1 RELAY RETROFITMENT WORK, LBB RETROFITMENT TESTING (410 BAY), BUSBAR PROTECTION FUNCTIONAL TESTING AT 400KV LUCKNOW SS.	24-May-2025	10:00	24-May-2025	18:00		PLANNED	Approved	24-May-25	10:00	24-May-25	18:00	
550	RQ218635	OCC_230	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-BASTI(UP) (PG) CKT-2	POWER GRID,UP PTCL	D	Planned outage for PLC of 400 kv D/C (Quad moose) Tanda-Gonda T/L of SEUPPTCL	21-May-2025	08:00	22-May-2025	18:00		PLANNED	Approved	21-May-25	08:00	22-May-25	18:00	
551	RQ218638	OCC_230	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-2	POWER GRID,UP PTCL	D	Planned outage for PLC of 400 kv D/C (Quad moose) Tanda-Gonda T/L of SEUPPTCL	21-May-2025	08:00	22-May-2025	18:00		PLANNED	Approved	21-May-25	08:00	22-May-25	18:00	
552	RQ217795	OCC_230	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-JEHTA_HARDOI ROAD (UP) (PG) CKT-2	POWER GRID,UP PTCL	C	* Shutdown of 400 kv Jehta-PGCIL Line 2 for BCU rectification work	08-May-2025	10:00	09-May-2025	17:00		PLANNED	Approved	08-May-25	10:00	09-May-25	17:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/ Load management by UP/ PG consent.
553	RQ218313	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-BASTI(UP) (PG) CKT-2	POWER GRID,UP PTCL	D	AMP of line bay equipments of 400KV Gorakhpur Basti line 2 at Gorakhpur	08-May-2025	09:00	08-May-2025	18:00		PLANNED	Approved	08-May-25	09:00	08-May-25	18:00	
554	RQ218674	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-2	POWER GRID,UP PTCL	D	FOR ATTENDING SHUTDOWN NATURE DEFECTS	08-May-2025	09:00	08-May-2025	18:00		PLANNED	Approved	08-May-25	09:00	08-May-25	18:00	
555	RQ217794	OCC_230	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO(UP)-JEHTA_HARDOI ROAD (UP) (PG) CKT-1	POWER GRID,UP PTCL	D	* Shutdown 400 kv Jehta-Unnao-1 for BCU rectification work	07-May-2025	10:00	07-May-2025	17:00		PLANNED	Approved	07-May-25	10:00	07-May-25	17:00	
556	RQ218662	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOHANLALGANJ (PGYTL)-LUCKNOW(UP) (PGYTL) CKT-1	UPPTCL, PGYTL	D	400KV BUSBAR-1 RELAY RETROFITMENT WORK, LBB RETROFITMENT TESTING (407 BAY), BUSBAR PROTECTION FUNCTIONAL TESTING AT 400KV LUCKNOW SS.	23-May-2025	10:00	23-May-2025	18:00		PLANNED	Approved	23-May-25	10:00	23-May-25	18:00	
557	RQ217815	OCC_230	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SULTANPUR(UP)-MOHANLALGANJ (PGYTL) (PGYTL) CKT-1	UPPTCL, PGYTL	C	* Preventive Maintenance of Bay at 400KV S/S Sultanpur	15-May-2025	10:00	15-May-2025	16:00		PLANNED	Approved	15-May-25	10:00	15-May-25	16:00	
558	RQ217812	OCC_230	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOHANLALGANJ (PGYTL)-LUCKNOW(UP) (PGYTL) CKT-1	UPPTCL, PGYTL	C	* Planned shutdown required for annual protection testing of 400KV Mohanlalganj Line Bay(Bay No.92) at 400KV S/S Sarojininag	09-May-2025	09:00	09-May-2025	18:00		PLANNED	Approved	09-May-25	09:00	09-May-25	18:00	

559	RQ217886	OCC_230	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	To attend the drone survey observations and repairing of worn-out conductor	23-May-2025	09:00	23-May-2025	17:00		PLANNED	Approved	23-May-25	09:00	23-May-25	17:00	
560	RQ217895	OCC_230	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-2	HVPNL	D	For Pre-Monsoon of line & replacement of PLCC Panels at Jharli End on daily basis.	21-May-2025	09:00	22-May-2025	17:00		PLANNED	Approved	21-May-25	09:00	22-May-25	17:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/Jhajjar consent.
561	RQ217887	OCC_230	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	To attend the drone survey observations and repairing of worn-out conductor	20-May-2025	09:00	20-May-2025	17:00		PLANNED	Approved	20-May-25	09:00	20-May-25	17:00	
562	RQ217894	OCC_230	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-1	HVPNL	D	For Pre-Monsoon of line & replacement of PLCC Panels at Jharli End on daily basis.	19-May-2025	09:00	20-May-2025	17:00		PLANNED	Approved	19-May-25	09:00	20-May-25	17:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/Jhajjar consent.
563	RQ217890	OCC_230	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-2	HVPNL	D	To carry out pre-monsoon mtc	17-May-2025	10:00	17-May-2025	20:00		PLANNED	Approved	17-May-25	10:00	17-May-25	20:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/Jhajjar consent.
564	RQ218605	OCC_230	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JIND(PG)-KIRORI(HV) (HVPNL) CKT-2	HVPNL	D	For maintenance of 400kV Breaker	16-May-2025	10:00	16-May-2025	17:00		PLANNED	Approved	16-May-25	10:00	16-May-25	17:00	
565	RQ218213	OCC_230	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-NUHIAWALI(HV) (HV) CKT-1	HVPNL	D	Gen. Mtc. and Setting of Bus Pantagraph Isolators	16-May-2025	09:00	16-May-2025	18:00	Shutdown of Bus-1 is also required along with line	PLANNED	Approved	16-May-25	09:00	16-May-25	18:00	
566	RQ218604	OCC_230	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JIND(PG)-KIRORI(HV) (HVPNL) CKT-1	HVPNL	D	For maintenance of 400kV Breaker	15-May-2025	10:00	15-May-2025	17:00		PLANNED	Approved	15-May-25	10:00	15-May-25	17:00	
567	RQ217893	OCC_230	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-DAULATABAD(HV) (HV) CKT-2	HVPNL	D	For Pre-Monsoon Mtc. of line.	15-May-2025	09:00	15-May-2025	17:00		PLANNED	Approved	15-May-25	09:00	15-May-25	17:00	
568	RQ218210	OCC_230	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-FATEHABAD(PG) (HV) CKT-1	HVPNL	D	Gen. Mtc. and Setting of Bus Pantagraph Isolators	15-May-2025	09:00	15-May-2025	18:00	Shutdown of Bus-1 is also required along with line	PLANNED	Approved	15-May-25	09:00	15-May-25	18:00	
569	RQ218212	OCC_230	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-KIRORI(HV) (HV) CKT-2	HVPNL	D	Gen. Mtc. and Setting of Bus Pantagraph Isolators	14-May-2025	09:00	14-May-2025	18:00	Shutdown of Bus-1 is also required along with line	PLANNED	Approved	14-May-25	09:00	14-May-25	18:00	
570	RQ217889	OCC_230	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-1	HVPNL	D	To carry out pre-monsoon mtc	13-May-2025	10:00	13-May-2025	18:00		PLANNED	Approved	13-May-25	10:00	13-May-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/Jhajjar consent.
571	RQ217892	OCC_230	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-DAULATABAD(HV) (HV) CKT-1	HVPNL	D	For Pre-Monsoon Mtc. of line.	13-May-2025	09:00	13-May-2025	17:00		PLANNED	Approved	13-May-25	09:00	13-May-25	17:00	
572	RQ218211	OCC_230	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-KIRORI(HV) (HV) CKT-1	HVPNL	D	Gen. Mtc. and Setting of Bus Pantagraph Isolators	13-May-2025	09:00	13-May-2025	18:00	Shutdown of Bus-1 is also required along with line	PLANNED	Approved	13-May-25	09:00	13-May-25	18:00	
573	RQ217932	OCC_230	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-NUHIAWALI(HV) (HV) CKT-1	HVPNL	D	Gen. Mtc. and Setting of Bus Pantagraph Isolators	08-May-2025	09:00	08-May-2025	18:00	Shutdown of Bus-2 is also required along with line	PLANNED	Approved	08-May-25	09:00	08-May-25	18:00	

574	RQ217885	OCC_230	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	To attend the drone survey observations and repairing of worn-out conductor	08-May-2025	08:00	08-May-2025	18:00		PLANNED	Approved	08-May-25	08:00	08-May-25	18:00	
575	RQ217929	OCC_230	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-FATEHABAD(PG) (HV) CKT-1	HVPNL	D	Gen. Mtc. and Setting of Bus Pantagraph Isolators	07-May-2025	09:00	07-May-2025	18:00	Shutdown of Bus-2 is also required along with line	PLANNED	Approved	07-May-25	09:00	07-May-25	18:00	
576	RQ217931	OCC_230	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-KIRORI(HV) (HV) CKT-2	HVPNL	D	Gen. Mtc. and Setting of Bus Pantagraph Isolators	06-May-2025	09:00	06-May-2025	18:00	Shutdown of Bus-2 is also required along with line	PLANNED	Approved	06-May-25	09:00	06-May-25	18:00	
577	RQ217884	OCC_230	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	To attend the drone survey observations and repairing of worn-out conductor	06-May-2025	08:00	06-May-2025	18:00		PLANNED	Approved	06-May-25	08:00	06-May-25	18:00	
578	RQ217930	OCC_230	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-KIRORI(HV) (HV) CKT-1	HVPNL	D	Gen. Mtc. and Setting of Bus Pantagraph Isolators	05-May-2025	09:00	05-May-2025	18:00	Shutdown of Bus-2 is also required along with line	PLANNED	Approved	05-May-25	09:00	05-May-25	18:00	
579	RQ218193	OCC_230	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL, POWER GRID	C	Koldam-Banala line shutdown was required for main breaker (Bay-4) major OH works. These breakers were made in 2007. As per OEM recommendations, breaker major OH need to be done. After having failure of two breakers, we planned for major overhaul of these Hitachi made breakers. Unit side breakers major OH was completed during Unit annual OH schedule. For having line side breakers major overhaul, line shutdown required for 7 days. As per	22-May-2025	08:00	29-May-2025	18:00		PLANNED	Approved	01-May-25	08:00	07-May-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/ PG consent/May be completed before 15th May,2025.
580	RQ218871	OCC_230	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-BABAI(RS) (NRSS36) CKT-1	POWER GRID,NR SS36	D	Half Yearly maintenance and testing of equipments	19-May-2025	08:00	19-May-2025	18:00		PLANNED	Approved	19-May-25	17:00	19-May-25	23:00	May be given from 1700 Hrs
581	RQ218867	OCC_230	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-BABAI(RS) (NRSS36) CKT-1	POWER GRID,NR SS36	D	Half Yearly maintenance and testing of equipments	16-May-2025	08:00	16-May-2025	18:00		PLANNED	Approved	16-May-25	17:00	16-May-25	23:00	May be given from 1700 Hrs
582	RQ219074	OCC_230	slcuk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RISHIKESH(UK)-NEHTAUR(UP) (UK) CKT-1	PTCUL	C	400kV D/C Rishikesh Koteswar Bay Construction Work by M/s NRSSXXXVI Ltd	14-May-2025	08:00	16-May-2025	18:00		PLANNED	Approved	14-May-25	08:00	16-May-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/ UP consent.
583	RQ217822	OCC_230	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-SRINAGAR(UK) (UK) CKT-2	PTCUL	C	3RD Party PLCC system inspection, testing & tuning	12-May-2025	09:00	13-May-2025	13:00		PLANNED	Approved	12-May-25	09:00	13-May-25	13:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/ No generation evacuation constraint.

584	RQ217821	OCC_230	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-SRINAGAR(UK) (UK) CKT-1	PTCUL	C	3RD Party PLCC system inspection, testing & tuning	09-May-2025	09:00	10-May-2025	18:00		PLANNED	Approved	09-May-25	09:00	10-May-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/ No generation evacuation constraint.
585	RQ219088	OCC_230	slcuk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEHTAUR(UP)-KASHIPUR(UK) (PTCUL) CKT-1	PTCUL	D	For installation of repair sleeves at various Tower locations	06-May-2025	10:00	06-May-2025	17:00		PLANNED	Approved	06-May-25	10:00	06-May-25	17:00	
586	RQ218863	OCC_230	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABAI(RS)-BHIWANI(PG) (NRSS36) CKT-2	NRSS36	D	Half Yearly maintenance and testing of equipments	12-May-2025	08:00	12-May-2025	18:00		PLANNED	Approved	12-May-25	17:00	12-May-25	23:00	May be given from 1700 Hrs
587	RQ218862	OCC_230	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABAI(RS)-BHIWANI(PG) (NRSS36) CKT-1	NRSS36	D	Half Yearly maintenance and testing of equipments	07-May-2025	08:00	07-May-2025	18:00		PLANNED	Approved	07-May-25	17:00	07-May-25	23:00	May be given from 1700 Hrs
588	RQ218853	OCC_230	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALWAR(ATIL)-HINDAUN(RS) (ATIL) CKT-1	ATSL	D	Quarterly/Halfyearly Maintenance work	11-May-2025	08:00	11-May-2025	18:00		PLANNED	Approved	11-May-25	17:00	11-May-25	23:00	May be given from 1700 Hrs
589	RQ218982	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_III(P G)-JAISALMER(RS) (PRTL) CKT-2	PRTL	D	For Bay extension works, To avoid induction during movement of machinery, T&P.	10-May-2025	15:00	10-May-2025	23:00		PLANNED	Approved	10-May-25	17:00	10-May-25	23:00	May be given from 1700 Hrs
590	RQ218983	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_III(P G)-JAISALMER(RS) (PRTL) CKT-1	PRTL	D	For Bay extension works, To avoid induction during movement of machinery, T&P.	09-May-2025	15:00	09-May-2025	23:00		PLANNED	Approved	09-May-25	17:00	09-May-25	23:00	May be given from 1700 Hrs
591	RQ218980	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(P G)-FATEHGARH_III(P G) (PRTL) CKT-2	PRTL	D	For Bay extension works, To avoid induction during movement of machinery, T&P.	07-May-2025	15:00	07-May-2025	23:00		PLANNED	Approved	07-May-25	17:00	07-May-25	23:00	May be given from 1700 Hrs
592	RQ218979	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(P G)-FATEHGARH_III(P G) (PRTL) CKT-1	PRTL	D	For Bay extension works, To avoid induction during movement of machinery, T&P.	06-May-2025	15:00	06-May-2025	23:00		PLANNED	Approved	06-May-25	17:00	06-May-25	23:00	May be given from 1700 Hrs
593	RQ218970	OCC_230	slcdhp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KALA AMB(PKTL)-WANGTO_GIS(HP) (HPPTCL) CKT-1	PKATL,H PPTCL,J PL	C	1. Removal of yard auxiliaries from the bay 2. Installation of HV testing in the yard including the preparation of scaffolding and structure 3. HV testing of the elements 4. Removal of HV testing kit and normalization of line bay of 400kV Wangtoo Karcham ckt-II	09-May-2025	10:00	10-May-2025	17:00		PLANNED	Approved	09-May-25	10:00	10-May-25	17:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/ PKTL consent.



594	RQ218967	OCC_230	sldchp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KALA AMB(PKTL)-WANGTO_GIS(HP) (HPPTCL) CKT-1	PKATL,H PPTCL,J PL	C	1. Gas recovery from faulty section and adjacent Component 2. Removal and erection of CB pole at B phase 3. Vacuuming of the recovered compartment 4. Gas filling and leakage testing of the compartment	01-May-2025	10:00	04-May-2025	17:00		PLANNED	Approved	01-May-25	10:00	04-May-25	17:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/ PKTL consent.
595	RQ218969	OCC_230	sldchp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KARCHAM WANGTOO(JSW)-WANGTO_GIS(HP) (HPPTCL) CKT-2	HPPTCL, JPL	C	1. Removal of yard auxiliaries from the bay 2. Installation of HV testing in the yard including the preparation of scaffolding and structure 3. HV testing of the elements 4. Removal of HV testing kit and normalization of line bay of 400kV Wangtoo Karcham ckt-II	08-May-2025	10:00	10-May-2025	17:00		PLANNED	Approved	08-May-25	10:00	10-May-25	17:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/ Karcham consent.
596	RQ218209	OCC_230	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-LUDHIANA(PG) (PKTCL) CKT-2	PKTCL	C	Koldam-Nallagarh line shutdown was required for main breaker (Bay-6) major OH works. These breakers were made in 2007. As per OEM recommendations, breaker major OH need to be done. After having failure of two breakers, we planned for major overhaul of these Hitachi made breakers. Unit side breakers major OH was completed during Unit annual OH schedule. For having line side breakers major overhaul, line shutdown required for 7 days. As per	08-May-2025	08:00	15-May-2025	18:00	Koldam-Nallagarh line is not present in Koldam SWYD outgoing lines list in NRLDC portal. Ludhiana-2 was selected for Nallagarh line	PLANNED	Approved	08-May-25	08:00	15-May-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/ PG consent.
597	RQ218451	OCC_230	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROPAR(PSTCL)-LUDHIANA(PG) (PKTCL) CKT-1	PKTCL	D	Annual Maintenance/Protection testing of bays and related equipments	07-May-2025	08:00	08-May-2025	18:00		PLANNED	Approved	07-May-25	08:00	08-May-25	18:00	
598	RQ218450	OCC_230	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-ROPAR(PSTCL) (PKTCL) CKT-1	PKTCL	D	Annual Maintenance and Protection testing of bay and related equipments	05-May-2025	08:00	06-May-2025	18:00		PLANNED	Approved	05-May-25	08:00	06-May-25	18:00	

599	RQ219075	OCC_230	slkcuk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-RISHIKESH(UK) (PG) CKT-1	POWER GRID,PT CUL	D	Preventive Maintenance work	07-May-2025	10:00	07-May-2025	18:00		PLANNED	Approved	07-May-25	10:00	07-May-25	18:00	
600	RQ218465	OCC_230	slcups_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)-RAJPURA(PS) (PG) CKT-1	POWER GRID,BB MB	D	Protection testing of bay equipments	07-May-2025	08:00	07-May-2025	18:00	Shutdown required of line, Line bay, Tie bay & Future bay (bay- 424,423 & 422)	PLANNED	Rejected					Consent denied by Powergrid
601	RQ218463	OCC_230	slcups_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)-RAJPURA(PS) (PG) CKT-1	POWER GRID,BB MB	D	Protection testing of bay equipments	06-May-2025	08:00	06-May-2025	18:00	Shutdown required of line, Line bay, Tie bay & Future bay (bay- 424,423 & 422)	PLANNED	Rejected					Consent denied by Powergrid./ Consented with a request that BBMB s/d at Sr. no. 602 be shifted to 05.05.2025.
602	RQ218937	OCC_230	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)-PANCHKULA(PG) (PG) CKT-1	POWER GRID,BB MB	D	Replacement of Y-Phase LA	06-May-2025	08:00	06-May-2025	18:00		PLANNED	Approved	06-May-25	08:00	06-May-25	18:00	
603	RQ218458	OCC_230	slcups_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-RAJPURA(PS) (PG) CKT-1	POWER GRID,BB MB	D	Protection testing of bay equipments	05-May-2025	08:00	05-May-2025	18:00		PLANNED	Rejected					Consent denied by Powergrid/ BBMB Consented with a request that BBMB s/d at Sr. no. 673 be clubbed with this shutdown.
604	RQ218455	OCC_230	slcups_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-RAJPURA(PS) (PG) CKT-1	POWER GRID,BB MB	D	Protection testing of bay equipments	02-May-2025	08:00	02-May-2025	18:00		PLANNED	Rejected					Consent denied by Powergrid
605	RQ219084	OCC_230	sekura_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-MALERKOTLA(PG) (SEKURA) CKT-1	SEKURA	D	AR-MODE-OFF required for Live Line Earth Wire Replacement with OPGW for CKT-1 under Implementation of ISTS Communication Scheme approved by NCT in its 19th meeting held on 29-Apr-2024	01-May-2025	08:00	31-May-2025	18:30	AR-MODE-OFF required for Live Line Earth Wire Replacement with OPGW for CKT-1 under Implementation of ISTS Communication Scheme approved by NCT in its 19th meeting held on 29-Apr-2024	PLANNED	Approved	01-May-25	08:00	31-May-25	18:30	

606	RQ219085	OCC_230	sekura_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-MALERKOTLA(PG)(SEKURA) CKT-2	SEKURA	D	AR-MODE-OFF required for Live Line Earth Wire Replacement with OPGW for CKT-1 under Implementation of ISTS Communication Scheme approved by NCT in its 19th meeting held on 29-Apr-2024	01-May-2025	08:00	31-May-2025	18:30	AR-MODE-OFF required for Live Line Earth Wire Replacement with OPGW for CKT-1 under Implementation of ISTS Communication Scheme approved by NCT in its 19th meeting held on 29-Apr-2024	PLANNED	Approved	01-May-25	08:00	31-May-25	18:30	
607	RQ218652	OCC_230	cpcc3_sd	BUS	400KV BUS 2 AT GORAKHPUR(PG)	POWER GRID	D	Bus Connection work at Gorakhpur under GIS bay extension work at Gorakhpur	24-May-2025	09:00	24-May-2025	20:00		PLANNED	Approved	24-May-25	09:00	24-May-25	20:00	
608	RQ218649	OCC_230	cpcc3_sd	BUS	400KV BUS 1 AT GORAKHPUR(PG)	POWER GRID	D	Bus Connection work at Gorakhpur under GIS bay extension work at Gorakhpur	22-May-2025	09:00	22-May-2025	20:00		PLANNED	Approved	22-May-25	09:00	22-May-25	20:00	
609	RQ218642	OCC_230	cpcc3_sd	BUS	400KV BUS 1 AT LUCKNOW_1(PG)	POWER GRID	C	400KV BUSBAR-1 RELAY RETROFITMENT WORK, PUA AND PUB RELAY ISNTALLATION, FUNCTIONAL TESTING & STABILITY TEST WITH ASSOCIATED BAY AT 400KV LUCKNOW SS.	15-May-2025	10:00	31-May-2025	18:00		PLANNED	Approved	15-May-25	10:00	31-May-25	18:00	May be availed in D-5 . Subject to real time grid consent./ UP consent required.
610	RQ218293	OCC_230	cpcc3_sd	BUS	400KV BUS 1 AT GORAKHPUR(PG)	POWER GRID	C	HV Test at Gorakhpur under GIS bay extension work at Gorakhpur	14-May-2025	09:00	17-May-2025	18:00		PLANNED	Approved	14-May-25	09:00	17-May-25	18:00	All other elements must be connected with Other Bus.
611	RQ218653	OCC_230	cpcc3_sd	BUS	400KV BUS 2 AT SOHAWAL(PG)	POWER GRID	D	AMP work	14-May-2025	09:00	14-May-2025	18:00		PLANNED	Approved	14-May-25	09:00	14-May-25	18:00	
612	RQ217918	OCC_230	cpcc3_sd	BUS	400KV BUS 2 AT ALLAHABAD(PG)	POWER GRID	C	400kV Bus-1 busbar relay Retrofitting works and AMP Works	13-May-2025	08:00	16-May-2025	18:00		PLANNED	Approved	13-May-25	08:00	16-May-25	18:00	All other elements must be connected with Other Bus.
613	RQ217917	OCC_230	cpcc3_sd	BUS	400KV BUS 1 AT ALLAHABAD(PG)	POWER GRID	C	400kV Bus-1 busbar relay Retrofitting works and AMP Works	07-May-2025	08:00	12-May-2025	18:00		PLANNED	Approved	07-May-25	08:00	12-May-25	18:00	All other elements must be connected with Other Bus.
614	RQ219099	OCC_230	cpcc3_sd	BUS	400KV BUS 1 AT GORAKHPUR(PG)	POWER GRID	D	GiB erection work at Gorakhpur under GIS bay extension work at Gorakhpur	05-May-2025	08:00	08-May-2025	20:00		PLANNED	Approved	05-May-25	08:00	08-May-25	20:00	

615	RQ218766	OCC_230	cpcc1_sd	BUS	400KV BUS 2 AT KOTPUTLI(PG)	POWER GRID	C	"Integration work of N2KTL Kotputli Bays with PGCIL Kotputli Substation:- 1) Connection of Bus CVT voltage extension from an existing panel 2) Bus Connection 3) PU, LBB relay testing 4) Stability test of Bus-II with existing any one bay"	05-May-2025	08:00	06-May-2025	18:00	N2KTL (Neermrana-II Kotputli Transmission Limited)	PLANNED	Approved	05-May-25	15:00	06-May-25	23:00	All other elements must be connected with Other Bus/May be taken after 1500 Hrs.
616	RQ218765	OCC_230	cpcc1_sd	BUS	400KV BUS 1 AT KOTPUTLI(PG)	POWER GRID	C	"Integration work of N2KTL Kotputli Bays with PGCIL Kotputli Substation:- 1) Connection of Bus CVT voltage extension from an existing panel 2) Bus Connection 3) PU, LBB relay testing 4) Stability test of Bus-I with existing any one bay"	01-May-2025	08:00	02-May-2025	18:00	N2KTL (Neermrana-II Kotputli Transmission Limited)	PLANNED	Approved	01-May-25	15:00	02-May-25	23:00	All other elements must be connected with Other Bus/May be taken after 1500 Hrs.
617	RQ218426	OCC_230	slcdps_sd	BUS	400 KV ROPAR(PSTCL) - BUS 2	PSTCL	D	Annual Maintenance/Protection testing of Bus-Bar and related equipments	24-May-2025	08:00	24-May-2025	18:00		PLANNED	Approved	24-May-25	08:00	24-May-25	18:00	
618	RQ218425	OCC_230	slcdps_sd	BUS	400 KV ROPAR(PSTCL) - BUS 1	PSTCL	D	Annual Maintenance/Protection testing of Bus-Bar and related equipments	23-May-2025	08:00	23-May-2025	18:00		PLANNED	Approved	23-May-25	08:00	23-May-25	18:00	
619	RQ218424	OCC_230	slcdps_sd	BUS	400KV BUS 2 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-2	19-May-2025	08:00	19-May-2025	18:00		PLANNED	Approved	19-May-25	08:00	19-May-25	18:00	
620	RQ218423	OCC_230	slcdps_sd	BUS	400 KV BEHMAN JASSA SINGH (PS) - BUS 2	PSTCL	D	Periodical Protection Testing	13-May-2025	08:00	13-May-2025	18:00		PLANNED	Approved	13-May-25	08:00	13-May-25	18:00	
621	RQ218422	OCC_230	slcdps_sd	BUS	400KV BUS 1 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-1	07-May-2025	08:00	07-May-2025	18:00		PLANNED	Approved	07-May-25	08:00	07-May-25	18:00	
622	RQ218421	OCC_230	slcdps_sd	BUS	400 KV BEHMAN JASSA SINGH (PS) - BUS 1	PSTCL	D	Periodical Protection Testing	06-May-2025	08:00	06-May-2025	18:00		PLANNED	Approved	06-May-25	08:00	06-May-25	18:00	
623	RQ218734	OCC_230	cpcc2_sd	BUS	400KV BUS 2 AT NEWWANPOH(PG)		D	For AMP work.	21-May-2025	09:00	21-May-2025	18:00	Kindly approve.	PLANNED	Approved	21-May-25	09:00	21-May-25	18:00	
624	RQ218350	OCC_230	cpcc1_sd	BUS	400KV BUS 2 AT BHIWADI(PG)		C	Bus bar Relay retrofitment	21-May-2025	09:00	10-Jun-2025	18:00		PLANNED	Rejected					May be rejected and planned after 15th September,2025 due to high demand period of Northern region.
625	RQ218326	OCC_230	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 4		D	Bay Extension, LBB Testing, Attending Hotspot	17-May-2025	18:00	18-May-2025	23:00		PLANNED	Approved	17-May-25	17:00	18-May-25	23:00	May be given from 17:00 Hrs/All other elements must be connected with Other Bus

626	RQ218746	OCC_230	cpcc2_sd	BUS	400KV BUS 2 AT NALLAGARH(PG)		C	For 400KV Bus bur retrofitting and commissioning work and For ICT-4 Augumentation work at Nalagarh ss	17-May-2025	09:00	24-May-2025	18:00	Kindly approve.	PLANNED	Approved	17-May-25	09:00	24-May-25	18:00	All other elements must be connected with Other Bus/Shutdwon dates may be preponed/May be taken in April
627	RQ218325	OCC_230	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 3		D	Bay Extension, LBB Testing, Attending Hotspot	15-May-2025	18:00	16-May-2025	23:00		PLANNED	Approved	15-May-25	17:00	16-May-25	23:00	May be given from 17:00 Hrs/All other elements must be connected with Other Bus
628	RQ218324	OCC_230	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 2		D	Bay Extension, LBB Testing, Attending Hotspot	13-May-2025	18:00	14-May-2025	23:00		PLANNED	Approved	13-May-25	17:00	14-May-25	23:00	May be given from 17:00 Hrs/All other elements must be connected with Other Bus
629	RQ218367	OCC_230	cpcc1_sd	BUS	400 KV BHADLA(PG) - BUS 2		D	Compliance of COE/PROTECTION Audit point & AMP WORK	13-May-2025	16:00	13-May-2025	23:00		PLANNED	Approved	13-May-25	17:00	13-May-25	23:00	May be given from 17:00 Hrs/All other elements must be connected with Other Bus
630	RQ218366	OCC_230	cpcc1_sd	BUS	400 KV BHADLA(PG) - BUS 1		D	Compliance of COE/PROTECTION Audit point & AMP WORK	12-May-2025	16:00	12-May-2025	23:00		PLANNED	Approved	12-May-25	17:00	12-May-25	23:00	May be given from 17:00 Hrs/All other elements must be connected with Other Bus
631	RQ218742	OCC_230	cpcc2_sd	BUS	400KV BUS 2 AT JALANDHAR(PG)		D	AMP work	12-May-2025	09:00	12-May-2025	18:00	Kindly approve.	PLANNED	Approved	12-May-25	09:00	12-May-25	18:00	
632	RQ218323	OCC_230	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 1		D	Bay Extension, LBB Testing, Attending Hotspot	11-May-2025	18:00	12-May-2025	23:00		PLANNED	Approved	11-May-25	17:00	12-May-25	23:00	May be given from 17:00 Hrs/All other elements must be connected with Other Bus
633	RQ218379	OCC_230	cpcc1_sd	BUS	400 KV BIKANER(PG) - BUS 2		D	SS-104 Extension work	10-May-2025	15:00	11-May-2025	23:00		PLANNED	Approved	10-May-25	17:00	11-May-25	23:00	May be given from 17:00 Hrs/All other elements must be connected with Other Bus
634	RQ218365	OCC_230	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 2		D	For scheme checking work and LBB wiring modification	10-May-2025	09:00	12-May-2025	18:00		PLANNED	Approved	10-May-25	17:00	12-May-25	23:00	May be given from 17:00 Hrs/All other elements must be connected with Other Bus
635	RQ218364	OCC_230	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 1		D	For scheme checking work and LBB wiring modification	07-May-2025	09:00	09-May-2025	18:00		PLANNED	Approved	07-May-25	17:00	09-May-25	23:00	May be given from 17:00 Hrs/All other elements must be connected with Other Bus
636	RQ218733	OCC_230	cpcc2_sd	BUS	400KV BUS 1 AT NEWWANPOH(PG)		D	For AMP work.	07-May-2025	09:00	07-May-2025	18:00	Kindly approve.	PLANNED	Approved	07-May-25	09:00	07-May-25	18:00	
637	RQ218378	OCC_230	cpcc1_sd	BUS	400 KV BIKANER(PG) - BUS 1		D	400kv Bus-1 Gantry Power Peak erection in SS-101	05-May-2025	15:00	05-May-2025	23:00		PLANNED	Approved	05-May-25	17:00	05-May-25	23:00	May be given from 17:00 Hrs/All other elements must be connected with Other Bus
638	RQ218745	OCC_230	cpcc2_sd	BUS	400KV BUS 1 AT NALLAGARH(PG)		C	For 400KV Bus bur retrofitting and commissioning work and For ICT-4 Augumentation work at Nalagarh ss	03-May-2025	09:00	10-May-2025	18:00	Kindly approve.	PLANNED	Approved	03-May-25	09:00	10-May-25	18:00	All other elements must be connected with Other Bus/Shutdwon dates may be preponed
639	RQ218377	OCC_230	cpcc1_sd	BUS	400KV BUS 2 AT MURADNAGAR_1 (UP)		D	LBB relay testing work at Muradnagar SS	02-May-2025	08:00	02-May-2025	18:00		PLANNED	Approved	02-May-25	08:00	02-May-25	18:00	
640	RQ218741	OCC_230	cpcc2_sd	BUS	400KV BUS 3 AT MOGA(PG)		C	Attending SF6 Leakage in 400 kV GIS Bus-1	01-May-2025	08:00	31-May-2025	18:00	Kindly approve. GIS Bus-1 at Moga	PLANNED	Rejected					Already under outage since 06.02.2025/Utility may share status of work / No further extension may be allowed after 30.04.2025
641	RQ218376	OCC_230	cpcc1_sd	BUS	400KV BUS 1 AT MURADNAGAR_1 (UP)		D	LBB relay testing work at Muradnagar SS	01-May-2025	08:00	01-May-2025	18:00		PLANNED	Approved	01-May-25	08:00	01-May-25	18:00	

642	RQ218485	OCC_230	sldcrs_sd	BUS	400KV BUS 2 AT JODHPUR(RS)	RRVPNL	D	Erection, testing and commissioning of 400 KV circuit breaker (952B) on 400 KV Kankani-Iind bay	21-May-2025	08:00	22-May-2025	18:00		PLANNED	Approved	21-Apr-25	17:00	22-Apr-25	23:00	May be given from 17:00 Hrs/All other elements must be connected with Other Bus/May avail in April.
643	RQ218489	OCC_230	sldcrs_sd	BUS	400KV BUS 2 AT BABAI(RS)	RRVPNL	D	Half Yearly maintenance and testing of equipments	14-May-2025	08:00	14-May-2025	18:00		PLANNED	Approved	14-May-25	17:00	14-May-25	23:00	May be given from 17:00 Hrs/All other elements must be connected with Other Bus
644	RQ218488	OCC_230	sldcrs_sd	BUS	400KV BUS 1 AT BABAI(RS)	RRVPNL	D	Half Yearly maintenance and testing of equipments	13-May-2025	08:00	13-May-2025	18:00		PLANNED	Approved	13-May-25	17:00	13-May-25	23:00	May be given from 17:00 Hrs/All other elements must be connected with Other Bus
645	RQ218490	OCC_230	sldcrs_sd	BUS	400KV BUS 1 AT HEERAPURA(RS)	RRVPNL	D	Testing & Maintenance work of 400 KV side bay Equipments	06-May-2025	08:00	06-May-2025	18:00		PLANNED	Approved	06-May-25	17:00	06-May-25	23:00	May be given from 17:00 Hrs/All other elements must be connected with Other Bus
646	RQ218538	OCC_230	stuup_sd	BUS	400KV BUS 1 AT PANKI(UP)	UPPTCL	C	* SHUTDOWN OF 400KV MAIN BUS-I FOR STRINGING OF 220KV JACK BUS TWIN MOOSE CONDUCTOR OF 315MVA ICT-II	18-May-2025	10:00	19-May-2025	17:00		PLANNED	Rejected					Duplicate entry with S.No. 647
647	RQ218669	OCC_230	stuup_sd	BUS	400KV BUS 1 AT PANKI(UP)	UPPTCL	C	* SHUTDOWN OF 400KV MAIN BUS-I FOR STRINGING OF 220KV JACK BUS TWIN MOOSE CONDUCTOR OF 500MVA ICT-I	10-May-2025	10:00	11-May-2025	17:00	Please ignore the same shutdown wherein dates has been mentioned as 10.05.2025 to 10.05.2025	PLANNED	Approved	10-May-25	10:00	11-May-25	17:00	All other elements must be connected with Other Bus.
648	RQ218539	OCC_230	stuup_sd	BUS	400KV BUS 1 AT PANKI(UP)	UPPTCL	C	* SHUTDOWN OF 400KV MAIN BUS-I FOR STRINGING OF 220KV JACK BUS TWIN MOOSE >X CONDUCTOR OF 500MVA ICT-I	10-May-2025	10:00	10-May-2025	10:00		PLANNED	Rejected					Duplicate entry with S.No. 647
649	RQ218860	OCC_230	stuup_sd	BUS	400KV BUS 2 AT BARA(UP)	UPPTCL	D	Cleaning of Porcelain Structures of connected equipments and tightness of connection.	10-May-2025	07:00	10-May-2025	17:00		PLANNED	Approved	10-May-25	07:00	10-May-25	17:00	
650	RQ219092	OCC_230	stuup_sd	BUS	400 KV RAMPUR_PRSTL (UP) - BUS 2	UPPTCL	C	SF6 GD BODY REPLACEMENT	08-May-2025	09:00	14-May-2025	17:30		PLANNED	Approved	08-May-25	09:00	14-May-25	17:30	All other elements must be connected with Other Bus.
651	RQ218543	OCC_230	stuup_sd	BUS	400KV BUS 2 AT BAREILLY(UP)	UPPTCL	C	* For preventive maintenance work No supply affected, maintained through Bus-I.	07-May-2025	08:00	07-May-2025	17:00		PLANNED	Approved	07-May-25	08:00	07-May-25	17:00	All other elements must be connected with Other Bus.
652	RQ218668	OCC_230	stuup_sd	BUS	400KV BUS 1 AT SULTANPUR(UP)	UPPTCL	C	* Preventive Maintenance of Bus-A at 400KV S/S Sultanpur	06-May-2025	10:00	06-May-2025	16:00		PLANNED	Approved	06-May-25	10:00	06-May-25	16:00	All other elements must be connected with Other Bus.

653	RQ219095	OCC_230	stuup_sd	BUS	400KV BUS 2 AT ORAI(UP)	UPPTCL	D	for bus bar protection checking of 400 HV side Bay of 315 MVA NEW ICT 3 TO BE COMMISSIONED	06-May-2025	09:00	06-May-2025	17:00	NO SUPPLY WILL BE AFFECTED . POWER WILL EVACUATE THROUGH 400 KV MAIN BUS 1	PLANNED	Approved	06-May-25	09:00	06-May-25	17:00	
654	RQ218542	OCC_230	stuup_sd	BUS	400KV BUS 1 AT BAREILLY(UP)	UPPTCL	C	** For preventive maintenance work No supply affected, maintained through Bus-I.	06-May-2025	08:00	06-May-2025	17:00		PLANNED	Approved	06-May-25	08:00	06-May-25	17:00	All other elements must be connected with Other Bus.
655	RQ218859	OCC_230	stuup_sd	BUS	400KV BUS 1 AT BARA(UP)	UPPTCL	D	Cleaning of Porcelain Structures of connected equipments and tightness of connection.	03-May-2025	07:00	03-May-2025	17:00		PLANNED	Approved	03-May-25	07:00	03-May-25	17:00	
656	RQ218529	OCC_230	stuup_sd	BUS	400KV BUS 1 AT BANDA(UP)	UPPTCL	D	* MAIN BUS I ISOLATOR ADJUSTMENT /ALIGNMENT , MAIN BUS II WILL BE IN SERVICE	02-May-2025	10:00	02-May-2025	18:00		PLANNED	Approved	02-May-25	10:00	02-May-25	18:00	
657	RQ218995	OCC_230	cpcc1_sd	BUS	400 KV FATEHGARH_III(P G) - BUS 2	PRTL	C	For Bay extension works, To avoid induction during movement of machinery, T&P.	17-May-2025	15:00	17-May-2025	23:00		PLANNED	Approved	17-May-25	17:00	17-May-25	23:00	May be given from 1700 Hrs
658	RQ218991	OCC_230	cpcc1_sd	BUS	400 KV FATEHGARH_III(P G) - BUS 2	PRTL	D	For Bay extension works, To avoid induction during movement of machinery, T&P.	15-May-2025	15:00	15-May-2025	23:00		PLANNED	Approved	15-May-25	17:00	15-May-25	23:00	May be given from 1700 Hrs
659	RQ218994	OCC_230	cpcc1_sd	BUS	400 KV FATEHGARH_III(P G) - BUS 1	PRTL	C	For Bay extension works, To avoid induction during movement of machinery, T&P.	12-May-2025	15:00	12-May-2025	23:00		PLANNED	Approved	12-May-25	17:00	12-May-25	23:00	May be given from 1700 Hrs
660	RQ218990	OCC_230	cpcc1_sd	BUS	400 KV FATEHGARH_III(P G) - BUS 1	PRTL	D	For Bay extension works, To avoid induction during movement of machinery, T&P.	10-May-2025	15:00	10-May-2025	23:00		PLANNED	Approved	10-May-25	17:00	10-May-25	23:00	May be given from 1700 Hrs
661	RQ218214	OCC_230	sldchr_sd	BUS	400KV BUS 1 AT KHEDAR(HPG)	HPGCL	D	Gen. Mtc. and Setting of Bus Pantagraph Isolators	13-May-2025	09:00	16-May-2025	18:00		PLANNED	Approved	13-May-25	09:00	16-May-25	18:00	
662	RQ218215	OCC_230	sldchr_sd	BUS	400KV BUS 2 AT KHEDAR(HPG)	HPGCL	D	Gen. Mtc. and Setting of Bus Pantagraph Isolators	05-May-2025	09:00	08-May-2025	18:00		PLANNED	Approved	05-May-25	09:00	08-May-25	18:00	
663	RQ219137	OCC_230	ntpcos_sd	BUS	400KV BUS 2 AT RIHAND(NT)	NTPC	D	1089 isolator replacement	13-May-2025	08:00	13-May-2025	18:00	bus shutdown required	PLANNED	Approved	13-May-25	08:00	13-May-25	18:00	All other elements must be connected with Other Bus.
664	RQ219136	OCC_230	ntpcos_sd	BUS	400KV BUS 2 AT RIHAND(NT)	NTPC	D	1089 isolator replacement	07-May-2025	08:00	07-May-2025	18:00	bus shutdown required	PLANNED	Approved	07-May-25	08:00	07-May-25	18:00	All other elements must be connected with Other Bus.
665	RQ219077	OCC_230	sldcuk_sd	BUS	400KV BUS 2 AT RISHIKESH(UK)	PTCUL	C	400 kv D/C Rishikesh-Koteshwar Bay construction work by M/s NRSSXXXVI Ltd	13-May-2025	08:00	16-May-2025	18:00		PLANNED	Approved	13-May-25	08:00	16-May-25	18:00	All other elements must be connected with Other Bus.
666	RQ219076	OCC_230	sldcuk_sd	BUS	400KV BUS 1 AT RISHIKESH(UK)	PTCUL	C	400 kv D/C Rishikesh-Koteshwar Bay construction work by M/s NRSSXXXVI Ltd	02-May-2025	08:00	05-May-2025	18:00		PLANNED	Approved	02-May-25	08:00	05-May-25	18:00	All other elements must be connected with Other Bus.

667	RQ218971	OCC_230	slchp_sd	BUS	400 KV WANGTOO(GIS) - BUS 1		C	1. Removal of yard auxiliaries from the bay 2. Installation of HV testing in the yard including the preparation of scaffolding and structure 3. HV testing of the elements 4. Removal of HV testing kit and normalization of line bay of 400kV Wangtoo Karcham ckt-II	09-May-2025	10:00	10-May-2025	17:00		PLANNED	Approved	09-May-25	10:00	10-May-25	17:00	All other elements must be connected with Other Bus.
						HPPTCL														
668	RQ218965	OCC_230	slchp_sd	BUS	400 KV WANGTOO(GIS) - BUS 1		C	1. Gas recovery from faulty section and adjacent Component 2. Removal and erection of CB pole at B phase 3. Vacuuming of the recovered compartment 4. Gas filling and leakage testing of the compartment	01-May-2025	10:00	05-May-2025	17:00		PLANNED	Approved	01-May-25	10:00	05-May-25	17:00	All other elements must be connected with Other Bus.
						HPPTCL														
669	RQ218398	OCC_230	cpcc1_sd	LINE REACTOR	80 MVAR NON-SWITCHABLE LR ON KANPUR-BALLABHGARH (PG) CKT-3 @BALLABHGARH(PG)	POWER GRID	D	for AMP work	24-May-2025	08:00	24-May-2025	18:00		PLANNED	Approved	24-May-25	08:00	24-May-25	18:00	
670	RQ218397	OCC_230	cpcc1_sd	LINE REACTOR	80 MVAR NON-SWITCHABLE LR ON KANPUR-BALLABHGARH (PG) CKT-2 @BALLABHGARH(PG)	POWER GRID	D	for AMP work	23-May-2025	08:00	23-May-2025	18:00		PLANNED	Approved	23-May-25	08:00	23-May-25	18:00	
671	RQ218877	OCC_230	slcdcs_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BABAI(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-1 @BABAI(RS)	RRVPNL	D	Half Yearly maintenance and testing of equipments	09-May-2025	08:00	09-May-2025	18:00		PLANNED	Approved	09-May-25	08:00	09-May-25	18:00	Subject to real time grid condition.
672	RQ218876	OCC_230	slcdcs_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BABAI(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-2 @BABAI(RS)	RRVPNL	D	Half Yearly maintenance and testing of equipments	06-May-2025	08:00	06-May-2025	18:00		PLANNED	Approved	06-May-25	08:00	06-May-25	18:00	Subject to real time grid condition.
673	RQ219148	OCC_230	bbmb_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON BHIWANI(BB)-RAJPURA(PS) (BB) CKT-1 @BHIWANI(BB)	BBMB	D	General mtc	07-May-2025	08:00	07-May-2025	18:00		PLANNED	Approved	07-May-25	08:00	07-May-25	18:00	



674	RQ218546	OCC_230	stuup_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON REWA ROAD-PANKI (UP) CKT-1 @PANKI(UP)	UPPTCL	C	* SHUTDOWN OF 50MVAR REWA ROAD LINE REACTOR FOR REPLACEMENT OF 50MVAR LINE REACTOR TO 63MVAR LINE REACTOR	01-May-2025	10:00	31-May-2025	17:00		PLANNED	Approved	01-May-25	10:00	31-May-25	17:00	Subject to real time Grid condtions.
675	RQ218716	OCC_230	cpcc3_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV LUCKNOW_1(PG)	POWER GRID	D	400KV BUSBAR-1 RELAY RETROFITMENT WORK, LBB RETROFITMENT TESTING (425 BAY), BUSBAR PROTECTION FUNCTIONAL TESTING AT 400KV LUCKNOW SS.	31-May-2025	10:00	31-May-2025	18:00		PLANNED	Approved	31-May-25	10:00	31-May-25	18:00	
676	RQ218275	OCC_230	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV JIND(PG)	POWER GRID	C	For CSD Installation	28-May-2025	08:00	29-May-2025	18:00		PLANNED	Approved	28-May-25	08:00	29-May-25	18:00	May be given subject to real time grid conditions.
677	RQ218285	OCC_230	cpcc1_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV DEHRADUN(PG)	POWER GRID	D	for AMP work	15-May-2025	08:00	15-May-2025	18:00		PLANNED	Approved	15-May-25	08:00	15-May-25	18:00	
678	RQ218307	OCC_230	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400KV MANESAR(PG)	POWER GRID	D	Earthfault and Overcurrent blocks enabling and relay testing	12-May-2025	10:00	12-May-2025	18:00		PLANNED	Approved	12-May-25	10:00	12-May-25	18:00	
679	RQ218304	OCC_230	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400KV HISSAR(PG)	POWER GRID	D	for AMP work	07-May-2025	08:00	07-May-2025	18:00		PLANNED	Approved	07-May-25	08:00	07-May-25	18:00	
680	RQ218302	OCC_230	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)	POWER GRID	D	for AMP work	07-May-2025	08:00	07-May-2025	18:00		PLANNED	Approved	07-May-25	08:00	07-May-25	18:00	
681	RQ218276	OCC_230	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV CHITTORGARH(PG)	POWER GRID	D	for AMP work	07-May-2025	08:00	07-May-2025	18:00		PLANNED	Approved	07-May-25	08:00	07-May-25	18:00	Subject to real time grid condition.
682	RQ218298	OCC_230	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV BHADLA(PG)	POWER GRID	D	Attending COE Audit points & CSD fine tuning	06-May-2025	17:00	06-May-2025	23:00		PLANNED	Approved	06-May-25	8:00	06-May-25	18:00	Subject to real time grid condition during solar hours from 08:00Hrs
683	RQ218301	OCC_230	cpcc1_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV SIKAR(PG)	POWER GRID	D	for AMP work	06-May-2025	08:00	06-May-2025	18:00		PLANNED	Approved	06-May-25	08:00	06-May-25	18:00	
684	RQ218312	OCC_230	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 4 AT 400KV BASSI(PG)	POWER GRID	D	400kV Busbar Relay Retrofitment work.	04-May-2025	08:00	04-May-2025	18:00		PLANNED	Approved	04-May-25	08:00	04-May-25	18:00	
685	RQ218311	OCC_230	cpcc1_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 3 AT 400 KV BASSI(PG)	POWER GRID	D	400kV Busbar Relay Retrofitment work.	03-May-2025	08:00	03-May-2025	18:00		PLANNED	Approved	03-May-25	08:00	03-May-25	18:00	
686	RQ218310	OCC_230	cpcc1_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 2 AT 400KV BASSI(PG)	POWER GRID	D	400kV Busbar Relay Retrofitment work.	02-May-2025	08:00	02-May-2025	18:00		PLANNED	Approved	02-May-25	08:00	02-May-25	18:00	

687	RQ217891	OCC_230	cpcc3_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400KV ALLAHABAD(PG)	POWER GRID	D	Tie CB LBB Retrofitting works at Allahabad SS.	02-May-2025	08:00	02-May-2025	18:00		PLANNED	Approved	02-May-25	08:00	02-May-25	18:00	
688	RQ218278	OCC_230	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV BHADLA 2 (PG)	POWER GRID	D	CSD Fine Tuning, AMP	01-May-2025	18:00	02-May-2025	23:00		PLANNED	Approved	01-May-25	8:00	02-May-25	18:00	Subject to real time grid condition during solar hours from 08:00Hrs
689	RQ217888	OCC_230	cpcc3_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV ALLAHABAD(PG)	POWER GRID	D	Tie CB Retrofitting works at Allahabad SS.	01-May-2025	08:00	01-May-2025	18:00		PLANNED	Approved	01-May-25	08:00	01-May-25	18:00	
690	RQ218308	OCC_230	cpcc1_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV KOTPUTLI(PG)	POWER GRID	C	For Construction Activities of SS-104 Package (Construction of Firewall)	01-May-2025	08:00	15-May-2025	18:00		PLANNED	Approved	01-May-25	08:00	15-May-25	18:00	Subject to real time Grid conditions.
691	RQ218303	OCC_230	cpcc1_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV HISSAR(PG)	POWER GRID	C	RETROFITMENT OF ISOLATOR IN ADD CAP 19-24 BLOCK AT HISAR SS	01-May-2025	08:00	06-May-2025	18:00		PLANNED	Approved	01-May-25	08:00	06-May-25	18:00	May be given subject to real time grid conditions.
692	RQ218309	OCC_230	cpcc1_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV BASSI(PG)	POWER GRID	D	400kV Busbar Relay Retrofitment work.	01-May-2025	08:00	01-May-2025	18:00		PLANNED	Approved	01-May-25	08:00	01-May-25	18:00	
693	RQ218306	OCC_230	cpcc1_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV MANDOLA(PG)	POWER GRID	C	For 50 MVar reactor replacement with 125 MVar reactor under ADDCAP	01-May-2025	08:00	31-May-2025	18:00		PLANNED	Approved	01-May-25	08:00	31-May-25	18:00	May be given subject to NRLDC FTC consent.
694	RQ219001	OCC_230	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400 KV FATEHGARH_III(PG)	PRTL	D	Amp Works	22-May-2025	15:00	22-May-2025	23:00		PLANNED	Approved	22-May-25	8:00	22-May-25	18:00	Subject to real time grid condition during solar hours from 08:00Hrs
695	RQ219000	OCC_230	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_III(PG)	PRTL	D	Amp Works	20-May-2025	15:00	20-May-2025	23:00		PLANNED	Approved	20-May-25	8:00	20-May-25	18:00	Subject to real time grid condition during solar hours from 08:00Hrs
696	RQ218587	OCC_230	slcds_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV RAMGARH(RS)	RRVPNL	D	Quarterly Maintenance	22-May-2025	08:00	22-May-2025	18:00		PLANNED	Approved	22-May-25	08:00	22-May-25	18:00	Subject to real time grid condition.
697	RQ218585	OCC_230	slcds_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV HINDAUN(RS)	RRVPNL	D	Quarterly/Halfyearly Maintenance work	13-May-2025	08:00	13-May-2025	18:00		PLANNED	Approved	13-May-25	08:00	13-May-25	18:00	Subject to real time grid condition.
698	RQ218594	OCC_230	slcds_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400 KV BABA(RS)	RRVPNL	D	Half Yearly maintenance and testing of equipments	05-May-2025	08:00	05-May-2025	18:00		PLANNED	Approved	05-May-25	08:00	05-May-25	18:00	Subject to real time grid condition.
699	RQ218434	OCC_230	slcdps_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	21-May-2025	08:00	21-May-2025	18:00		PLANNED	Approved	21-May-25	08:00	21-May-25	18:00	
700	RQ219081	OCC_230	slcdcu_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV RISHIKESH(UK)	PTCUL	C	400 kV D/C Rishikesh-Koteshwar Bay construction work by M/s NRSSXXXVI Ltd	19-May-2025	08:00	20-May-2025	18:00		PLANNED	Approved	19-May-25	08:00	20-May-25	18:00	May be given subject to real time grid conditions.

701	RQ219080	OCC_230	sldcuk_sd	BR/BSR/MSR/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV RISHIKESH(UK)	PTCUL	C	400 kV D/C Rishikesh-Koteshwar Bay construction work by M/s NRSSXXVI Ltd	02-May-2025	08:00	05-May-2025	18:00		PLANNED	Approved	02-May-25	08:00	05-May-25	18:00	May be given subject to real time grid conditions.
702	RQ218289	OCC_230	cpcc1_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV KHETRI (PKTSL)	PKTSL	D	For scheme checking work	15-May-2025	08:00	15-May-2025	18:00		PLANNED	Approved	15-May-25	08:00	15-May-25	18:00	Subject to real time grid condition during solar hours from 08:00Hrs
703	RQ218657	OCC_230	stuup_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 2 AT 400 KV BANDA(UP)	UPPTCL	C	* SHUTDOWN IS TAKEN FOR ROUTIEN TESTING AND MAINTENANCE AT 400 KV S/S BANDA	14-May-2025	05:00	14-May-2025	18:00		PLANNED	Approved	14-May-25	05:00	14-May-25	18:00	May be given subject to real time grid conditions.
704	RQ218667	OCC_230	stuup_sd	BR/BSR/MSR/MSR	80 MVAR BUS REACTOR NO 1 AT 400 KV LUCKNOW(UP)	UPPTCL	C	* Shutdown required for Tan Delta Tesing of 400KV,80MVAR Bus Reactor . During shutdown period supply not affected.Shutdown r	07-May-2025	09:00	07-May-2025	18:00		PLANNED	Approved	07-May-25	09:00	07-May-25	18:00	May be given subject to real time grid conditions.
705	RQ218661	OCC_230	stuup_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV GORAKHPUR(UP)	UPPTCL	C	* SHUT DOWN OF 125 MVAR REACTOR FOR GASKET REPLACEMENT AND MAINTENANCE WORK.	06-May-2025	08:00	08-May-2025	18:00		PLANNED	Approved	06-May-25	08:00	08-May-25	18:00	May be given subject to real time grid conditions.
706	RQ219149	OCC_230	bbmb_sd	BR/BSR/MSR/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV BHIWANI(BB)	BBMB	D	General mtc	05-May-2025	08:00	05-May-2025	18:00		PLANNED	Approved	05-May-25	08:00	05-May-25	18:00	
707	RQ218917	OCC_230	sldcrs_sd	BAY	414 MAIN BAY - 400KV RAJWEST(RW)-JODHPUR(RS) (RS) CKT-1 AT JODHPUR(RS)	RRVPNL	D	Quarterly Preventive Maintenance alongwith UNE REACTOR OF 400 KV RAJWEST BAY INSTALLED AT 400 KV GSS RVPN JODHPUR	30-May-2025	08:00	30-May-2025	18:00		PLANNED	Approved	30-May-25	15:00	30-May-25	23:00	May be given from 1500 Hrs.
708	RQ218902	OCC_230	sldcrs_sd	BAY	40852D MAIN BAY - 400KV PHAGI-AJMER (RS) CKT-2 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	26-May-2025	08:00	26-May-2025	18:00		PLANNED	Approved	26-May-25	15:00	26-May-25	23:00	May be given from 1500 Hrs.
709	RQ218903	OCC_230	sldcrs_sd	BAY	401052T TIE BAY - 765/400KV 1500 MVA ICT 2 AT PHAGI(RS) AND 400KV PHAGI-AJMER (RS) CKT-1	RRVPNL	D	Quarterly Maintenance work	24-May-2025	08:00	24-May-2025	18:00		PLANNED	Approved	24-May-25	15:00	24-May-25	23:00	May be given from 1500 Hrs.
710	RQ218906	OCC_230	sldcrs_sd	BAY	419 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	23-May-2025	08:00	23-May-2025	18:00		PLANNED	Approved	23-May-25	15:00	23-May-25	23:00	May be given from 1500 Hrs.
711	RQ218904	OCC_230	sldcrs_sd	BAY	40752T TIE BAY - 765/400KV 1500 MVA ICT 1 AT PHAGI(RS) AND 400KV PHAGI-HEERAPURA (RS) CKT-2	RRVPNL	D	Quarterly Maintenance work	21-May-2025	08:00	21-May-2025	18:00		PLANNED	Approved	21-May-25	15:00	21-May-25	23:00	May be given from 1500 Hrs.

712	RQ218913	OCC_230	slcdcs_sd	BAY	410 MAIN BAY - 400KV PHAGI-AJMER (RS) CKT-2 AND SELECT AT AJMER(RS)	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF BAY & EQUIPMENTS	20-May-2025	08:00	20-May-2025	18:00		PLANNED	Approved	20-May-25	15:00	20-May-25	23:00	May be given from 1500 Hrs.
713	RQ218948	OCC_230	slcdcs_sd	BAY	40252A MAIN BAY - 50 MVAR LR ON BIKANER-MERTA (RS) CKT-1 @MERTA(RS) AT BIKANER-MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK & TESTING OF BAY EQUIPMENTS	15-May-2025	08:00	15-May-2025	18:00	The line will remain charged through 40252A C.B. Hence No supply disturbance	PLANNED	Approved	15-May-25	15:00	15-May-25	23:00	May be given from 1500 Hrs
714	RQ218949	OCC_230	slcdcs_sd	BAY	40252B MAIN BAY - 400 KV BIKANER-MERTA (RS) CKT-1 AT BIKANER	RRVPNL	D	QUARTERLY MAINT.WORK & TESTING OF BAY EQUIPMENTS	13-May-2025	08:00	13-May-2025	18:00	The line will remain charged through 40252B C.B. Hence No supply disturbance	PLANNED	Approved	13-May-25	15:00	13-May-25	23:00	May be given from 1500 Hrs
715	RQ218905	OCC_230	slcdcs_sd	BAY	40752C MAIN BAY - 765/400KV 1500 MVA ICT 1 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	12-May-2025	08:00	12-May-2025	18:00		PLANNED	Approved	12-May-25	15:00	12-May-25	23:00	May be given from 1500 Hrs.
716	RQ218914	OCC_230	slcdcs_sd	BAY	408 TIE BAY - 400/220KV 315 MVA ICT 1 AT AJMER(RS) AND 400KV PHAGI-AJMER (RS) CKT-1	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF BAY & EQUIPMENTS	09-May-2025	08:00	09-May-2025	18:00		PLANNED	Approved	09-May-25	15:00	09-May-25	23:00	May be given from 1500 Hrs.
717	RQ218912	OCC_230	slcdcs_sd	BAY	407 MAIN BAY - 400 KV PHAGI-AJMER (RS) CKT-1 (RRVPNL)	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF BAY & EQUIPMENTS	08-May-2025	08:00	08-May-2025	18:00		PLANNED	Approved	08-May-25	15:00	08-May-25	23:00	May be given from 1500 Hrs.
718	RQ218915	OCC_230	slcdcs_sd	BAY	402 TIE BAY - 400KV AJMER-BHILWARA (RS) CKT-1 AND FUTURE AT AJMER(RS)	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF BAY & EQUIPMENTS	07-May-2025	08:00	07-May-2025	18:00		PLANNED	Approved	07-May-25	15:00	07-May-25	23:00	May be given from 1500 Hrs.
719	RQ218916	OCC_230	slcdcs_sd	BAY	401 MAIN BAY - 400KV AJMER-BHILWARA (RS) CKT-1 AND SELECT AT AJMER(RS)	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF BAY & EQUIPMENTS	06-May-2025	08:00	06-May-2025	18:00		PLANNED	Approved	06-May-25	15:00	06-May-25	23:00	May be given from 1500 Hrs.
720	RQ218762	OCC_230	cpcc1_sd	BAY	40552T TIE BAY - 400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-1 (RRVPNL) AND 400 KV HEERAPURA-HINDAUN (RS) CKT-1 AT 400 KV HEERAPURA(RS) (RRVPNL)	RRVPNL	C	CB, Isolator and CT retro-fitment work	01-May-2025	08:00	31-May-2025	18:00	Bay is owned by POWERGRID in the premises of RVPN Heerapura GSS	PLANNED	Approved	01-May-25	08:00	07-May-25	18:00	
721	RQ218756	OCC_230	cpcc1_sd	BAY	40152A MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)	RRVPNL	D	for AMP work	01-May-2025	08:00	31-May-2025	18:00		PLANNED	Approved	01-May-25	08:00	31-May-25	18:00	

722	RQ219002	OCC_230	cpcc1_sd	BAY	413 MAIN BAY - 125 MVAR BUS REACTOR NO 2 AT 400 KV FATEHGARH_III(P G) (PRTL) AT 400 KV FATEHGARH_III(P G)	PRTL	D	"For 413 CB Foundation strengthening (Civil) works for compliance of Vigilence observation"	21-May-2025	15:00	21-May-2025	23:00		PLANNED	Approved	21-May-25	8:00	21-May-25	18:00	Subject to real time grid condition.
723	RQ218445	OCC_230	sldcps_sd	BAY	410 MAIN BAY - 400KV TALWANDI SABOO(PSG)-DHURI(P S) (PS) CKT-2 AT DHURI(P S)	PSTCL	D	Protection Testing	20-May-2025	08:00	20-May-2025	18:00		PLANNED	Approved	20-May-25	08:00	20-May-25	18:00	
724	RQ218439	OCC_230	sldcps_sd	BAY	407 MAIN BAY - 400 KV TALWANDI SABOO(PSG)-DHURI(P S) (PS) CKT-1 (PSTCL) AT 400 KV DHURI(P S)	PSTCL	D	Protection Testing	19-May-2025	08:00	19-May-2025	18:00		PLANNED	Approved	19-May-25	08:00	19-May-25	18:00	
725	RQ218438	OCC_230	sldcps_sd	BAY	404 MAIN BAY - 400KV NAKODAR(PSG)-MAKHU(P S) (PS) CKT-1 AT MAKHU(P S)	PSTCL	D	Nut bolt tightening of clamp and connectors of bay 404 and cleaning of CR panel and BMK of CT,CB related with associated bay	16-May-2025	08:00	16-May-2025	18:00		PLANNED	Approved	16-May-25	08:00	16-May-25	18:00	
726	RQ218437	OCC_230	sldcps_sd	BAY	402 TIE BAY - 400 KV RAJPURA-DHURI (PS) CKT-1 (PSTCL) AND 400/220 KV 500 MVA ICT 1 AT DHURI(P S) AT 400 KV DHURI(P S) (PSTCL)	PSTCL	D	Protection Testing	15-May-2025	08:00	15-May-2025	18:00		PLANNED	Approved	15-May-25	08:00	15-May-25	18:00	
727	RQ218436	OCC_230	sldcps_sd	BAY	451 MAIN BAY - 400KV RAJPURA-DHURI (PS) CKT-1 AT DHURI(P S)	PSTCL	D	Protection Testing	14-May-2025	08:00	14-May-2025	18:00		PLANNED	Approved	14-May-25	08:00	14-May-25	18:00	
728	RQ219145	OCC_230	sldcps_sd	BAY	411 TIE BAY - 400/220 KV 500 MVA ICT 4 AT RAJPURA(P S) (PSTCL) AND FUTURE AT 400 KV RAJPURA(P S) (PSTCL)	PSTCL	D	Annual Protection Testing of ICT and its related equipments	12-May-2025	08:00	12-May-2025	18:00		PLANNED	Approved	12-May-25	08:00	12-May-25	18:00	
729	RQ219144	OCC_230	sldcps_sd	BAY	408 TIE BAY - 400/220 KV 500 MVA ICT 3 AT RAJPURA(P S) AND FUTURE	PSTCL	D	Annual Protection Testing of ICT and its related equipments	09-May-2025	08:00	09-May-2025	18:00		PLANNED	Approved	09-May-25	08:00	09-May-25	18:00	
730	RQ218446	OCC_230	sldcps_sd	BAY	406 MAIN BAY - 400 KV AMRITSAR(PG)-MAKHU(P S) (PSTCL) CKT-2 (PSTCL) AT MAKHU(P S)	PSTCL	D	Nut bolt tightening of clamp and connectors of bay 406 and cleaning of CR panel and BMK of CT,CB related with associated bay	08-May-2025	08:00	08-May-2025	18:00		PLANNED	Approved	08-May-25	08:00	08-May-25	18:00	

731	RQ218435	OCC_230	sldcps_sd	BAY	415 MAIN BAY - 400KV RAJPURA TPS(PSG)-RAJPURA(PG) (PS) CKT-2 AT RAJPURA(PG)	PSTCL	D	Annual maintenance and Protection testing of bay equipments	08-May-2025	08:00	08-May-2025	18:00		PLANNED	Approved	08-May-25	08:00	08-May-25	18:00	
732	RQ218755	OCC_230	cpcc1_sd	BAY	412 MAIN BAY - 400/220 KV 315 MVA ICT 3 AT BHINMAL(PG) (POWERGRID) AT 400 KV BHINMAL(PG)	POWER GRID	D	For Rectification Of SUSPECT SIGNALS	20-May-2025	08:00	20-May-2025	18:00		PLANNED	Approved	20-May-25	08:00	20-May-25	18:00	
733	RQ217871	OCC_230	cpcc1_sd	BAY	421 MAIN BAY - 125 MVAR BUS REACTOR NO 2 AT 400KV GORAKHPUR(PG)	POWER GRID	C	Overhauling work of 400KV 421 Main Bay Circuit Breaker at Gorakhpur	19-May-2025	09:00	22-May-2025	18:00		PLANNED	Approved	19-May-25	09:00	22-May-25	18:00	Element must remain in service via other bay.
734	RQ218759	OCC_230	cpcc1_sd	BAY	433 MAIN BAY - 400KV KANPUR-BALLABHGARH (PG) CKT-1 AT BALLABHGARH(PG)	POWER GRID	C	CB overhauling work	19-May-2025	08:00	22-May-2025	18:00		PLANNED	Approved	19-May-25	08:00	22-May-25	18:00	Element must remain in service via other bay.
735	RQ218749	OCC_230	cpcc1_sd	BAY	406 MAIN BAY - 400/220KV 315 MVA ICT 2 AT ROORKEE(PG)	POWER GRID	C	Overhauling of CB	18-May-2025	08:00	21-May-2025	18:00		PLANNED	Approved	18-May-25	08:00	21-May-25	18:00	Element must remain in service via other bay.
736	RQ219139	OCC_230	ntpcos_sd	BAY	404 MAIN BAY - 400/220KV 315 MVA ICT 1 AT AURAIYA(NT)	POWER GRID	C	Bus Bar Relay testing & commissioning	17-May-2025	08:00	21-May-2025	18:00	With 405 Tie-Bay	PLANNED	Approved	17-May-25	08:00	21-May-25	18:00	Element must remain in service via other bay.
737	RQ218753	OCC_230	cpcc1_sd	BAY	410 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT JHATIKARA(PG) (POWERGRID) AT 400 KV JHATIKARA(PG)	POWER GRID	D	CSD REPLACEMENT WORK	15-May-2025	08:00	15-May-2025	18:00		PLANNED	Approved	15-May-25	08:00	15-May-25	18:00	Element must remain in service via other bay.
738	RQ218760	OCC_230	cpcc1_sd	BAY	428 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV BALLABHGARH(PG) AND 400KV BUS 3 AT BALLABHGARH(PG)	POWER GRID	C	CB overhauling work	15-May-2025	08:00	18-May-2025	18:00		PLANNED	Approved	15-May-25	08:00	18-May-25	18:00	Element must remain in service via other bay.
739	RQ218639	OCC_230	cpcc2_sd	BAY	404 MAIN BAY - 400 KV ROPAR(PSTCL)-LUDHIANA(PG) (PKTCL) CKT-1 (POWERGRID) AT 400 KV LUDHIANA(PG)	POWER GRID	C	For CB Overhauling Works.	14-May-2025	09:00	16-May-2025	18:00	kindly approve.	PLANNED	Approved	14-May-25	09:00	16-May-25	18:00	Element must remain in service via other bay.

740	RQ218757	OCC_230	cpcc1_sd	BAY	429 TIE BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV BALLABHGARH(PG) (POWERGRID) AND 400KV BUS 4 AT BALLABHGARH(PG) AT 400 KV BALLABHGARH(PG) (POWERGRID)	POWER GRID	C	CB overhauling work	12-May-2025	08:00	14-May-2025	18:00		PLANNED	Approved	12-May-25	08:00	14-May-25	18:00	Element must remain in service via other bay.
741	RQ219135	OCC_230	ntpcos_sd	BAY	401 MAIN BAY - 400/220KV 315 MVA ICT 2 AT AURAIYA(NT)	POWER GRID	C	Bus Bar Relay testing & commissioning	12-May-2025	08:00	15-May-2025	18:00	With 402 Tie Bay	PLANNED	Approved	12-May-25	08:00	15-May-25	18:00	Element must remain in service via other bay.
742	RQ217870	OCC_230	cpcc3_sd	BAY	427 MAIN BAY - 400KV GORAKHPUR(PG)-MOTIHARI(BS) (UNDEF) CKT-2 AT GORAKHPUR(PG)	POWER GRID	C	Overhauling work of 400KV 427 Main Bay Circuit Breaker at Gorakhpur	10-May-2025	09:00	13-May-2025	18:00		PLANNED	Approved	10-May-25	09:00	13-May-25	18:00	Element must remain in service via other bay.
743	RQ218751	OCC_230	cpcc1_sd	BAY	403 MAIN BAY - 400KV ROORKEE-SAHARANPUR (PG) CKT-1 AT SAHARANPUR(PG)	POWER GRID	C	Overhauling of CB	10-May-2025	08:00	12-May-2025	18:00		PLANNED	Approved	10-May-25	08:00	12-May-25	18:00	Element must remain in service via other bay.
744	RQ218758	OCC_230	cpcc1_sd	BAY	432 TIE BAY - 400 KV KANPUR-BALLABHGARH (PG) CKT-1 AND FUTURE AT BALLABHGARH(PG)	POWER GRID	C	CB overhauling work	01-May-2025	08:00	31-May-2025	18:00		PLANNED	Approved	01-May-25	08:00	07-May-25	18:00	Shutdown dates may be checked.
745	RQ218750	OCC_230	cpcc1_sd	BAY	403 MAIN BAY - 400/220KV 315 MVA ICT 1 AT ROORKEE(PG)	POWER GRID	C	Overhauling of CB	01-May-2025	08:00	31-May-2025	18:00		PLANNED	Approved	01-May-25	08:00	07-May-25	18:00	Shutdown dates may be checked.
746	RQ218909	OCC_230	sldcrs_sd	BAY	409 MAIN BAY - 63 MVAR BUS REACTOR NO 2 AT 400 KV KAWAI SCTPS(APR)	APRL	D	Annual maintenance and testing of Bay equipments (CB & CT)	19-May-2025	08:00	19-May-2025	18:00		PLANNED	Approved	19-May-25	08:00	19-May-25	18:00	Element must remain in service via other bay.
747	RQ218908	OCC_230	sldcrs_sd	BAY	408 TIE BAY - 63 MVAR BUS REACTOR NO 2 AT 400 KV KAWAI SCTPS(APR) AND 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2	APRL	D	Annual maintenance and testing of Bay equipments (CB & CT)	16-May-2025	08:00	16-May-2025	18:00		PLANNED	Approved	16-May-25	15:00	16-May-25	23:00	May be given from 1500 Hrs

748	RQ218910	OCC_230	sldcrs_sd	BAY	402 TIE BAY - 400 KV ANTA(RS)- KAWAI SCTPS(APR) (RS) CKT-1 AND 63 MVAR BUS REACTOR NO 1 AT 400 KV KAWAI SCTPS(APR) AT 400 KV KAWAI SCTPS(APR)	APRL	D	Annual maintenance and testing of Bay equipments (CB & CT)	14-May-2025	08:00	14-May-2025	18:00		PLANNED	Approved	14-May-25	15:00	14-May-25	23:00	May be given from 1500 Hrs
749	RQ218911	OCC_230	sldcrs_sd	BAY	401 MAIN BAY - 63 MVAR BUS REACTOR NO 1 AT 400 KV KAWAI SCTPS(APR)	APRL	D	Annual maintenance and testing of Bay equipments (CB & CT)	12-May-2025	08:00	12-May-2025	18:00		PLANNED	Approved	12-May-25	08:00	12-May-25	18:00	Element must remain in service via other bay.
750	RQ219083	OCC_230	sldcuk_sd	BAY	TBCB TRANSFER BUS BAY - 400KV BUS 3 AT RISHIKESH(UK)	PTCUL	C	400 kv D/C Rishikesh-Koteshwar Bay construction work by M/s NRSSXXXVI Ltd	19-May-2025	08:00	20-May-2025	18:00		PLANNED	Approved	19-May-25	08:00	20-May-25	18:00	May be given subject to real time grid conditions.
751	RQ219082	OCC_230	sldcuk_sd	BAY	TBCB TRANSFER BUS BAY - 400KV BUS 3 AT RISHIKESH(UK)	PTCUL	C	400 kv D/C Rishikesh-Koteshwar Bay construction work by M/s NRSSXXXVI Ltd	02-May-2025	08:00	05-May-2025	18:00		PLANNED	Approved	02-May-25	08:00	05-May-25	18:00	May be given subject to real time grid conditions.
752	RQ218628	OCC_230	cpcc2_sd	BAY	414 TIE BAY - 400 KV LUDHIANA- MALERKOTLA (PG) CKT-1 (POWERGRID) AND 400/220 KV 315 MVA ICT 3 AT LUDHIANA(PG) AT 400 KV LUDHIANA(PG) (POWERGRID)		C	For CB Overhauling Works.	18-May-2025	09:00	20-May-2025	18:00	Kindly approve.	PLANNED	Approved	18-May-25	09:00	20-May-25	18:00	Element must remain in service via other bay.
753	RQ218632	OCC_230	cpcc2_sd	BAY	404 MAIN BAY - 400KV NEWWANPOH- WAGOORA (PG) CKT-2 AT WAGOORA(PG)		C	For Pole and interrupter overhauling in 40452 Pneumatic CB, Line shall remain charged through 400kV TBC Bay	14-May-2025	09:00	24-May-2025	18:00	Kindly approve.	PLANNED	Approved	14-May-25	09:00	24-May-25	18:00	Element must remain in service via other bay.
754	RQ218627	OCC_230	cpcc2_sd	BAY	401 MAIN BAY - 400KV KOLDAM(NT)- LUDHIANA(PG) (PS) CKT-1 AT LUDHIANA(PG)		C	For CB Overhauling Works.	11-May-2025	09:00	13-May-2025	18:00	Kindly approve.	PLANNED	Approved	11-May-25	09:00	13-May-25	18:00	Element must remain in service via other bay.
755	RQ218633	OCC_230	cpcc2_sd	BAY	405 MAIN BAY - 400KV NEWWANPOH- WAGOORA (PG) CKT-1 AT WAGOORA(PG)		C	For Pole and interrupter overhauling in 40552 Pneumatic CB. Line shall remain charged through 400kV TBC Bay	02-May-2025	09:00	12-May-2025	18:00	Kindly approve.	PLANNED	Approved	02-May-25	09:00	12-May-25	18:00	Element must remain in service via other bay.



756	RQ219091	OCC_230	stuup_sd	BAY	410 MAIN BAY - 400 KV SAMBHAL_PRSTL RAMPUR_PRSTL (UP) CKT-2 (UPPTCL) AT 400 KV SAMBHAL_PRSTL (UP)	UPPTCL	C	CB INTERRUPTER REPLACEMENT WORK	14-May-2025	10:00	23-May-2025	17:00		PLANNED	Approved	14-May-25	10:00	23-May-25	17:00	Element must remain in service via other bay.
757	RQ218498	OCC_230	stuup_sd	BAY	408 TIE BAY - 400KV BARA(UP)-MEJA TPS(MUN) (UP) CKT-1 AND 400KV MEJA TPS(MUN)-REWA ROAD(UP) (UP) CKT-1 AT MEJA TPS(MUN)	UPPTCL	D	SAS Upgradation, OS Updation, Compliance to cybersecurity Guidelines	13-May-2025	09:00	13-May-2025	18:00		PLANNED	Approved	13-May-25	09:00	13-May-25	18:00	
758	RQ218544	OCC_230	stuup_sd	BAY	401 MAIN BAY - 400 KV AZAMGARH-GORAKHPUR (UP) CKT-1 (UPPTCL) AT 400 KV GORAKHPUR(UP)	UPPTCL	C	* SHUT DOWN OF 400 KV AZAMGARH BAY FOR REPLACEMENT OF CONTROL AND RELAY PANEL.	12-May-2025	07:00	15-May-2025	18:00		PLANNED	Approved	12-May-25	07:00	15-May-25	18:00	Element must remain in service via other bay.
759	RQ218508	OCC_230	stuup_sd	BAY	419 MAIN BAY - 400KV ALLAHABAD(PG)-MEJA TPS(MUN) (PG) CKT-1 AT MEJA TPS(MUN)	UPPTCL	D	SAS Upgradation, OS Updation, Compliance to cybersecurity Guidelines	09-May-2025	09:00	09-May-2025	18:00		PLANNED	Approved	09-May-25	09:00	09-May-25	18:00	
760	RQ218678	OCC_230	stuup_sd	BAY	403 BUS COUPLER BAY - 400KV BUS 1 AT BAREILLY(UP) AND 400KV BUS 2 AT BAREILLY(UP)	UPPTCL	C	* For preventive maintenance work. No supply affected.	09-May-2025	08:00	09-May-2025	17:00		PLANNED	Approved	09-May-25	08:00	09-May-25	17:00	Subject to real time Grid conditions.
761	RQ218505	OCC_230	stuup_sd	BAY	418 MAIN BAY - 400KV ALLAHABAD(PG)-MEJA TPS(MUN) (PG) CKT-2 AT MEJA TPS(MUN)	UPPTCL	D	SAS Upgradation, OS Updation, Compliance to cybersecurity Guidelines	08-May-2025	09:00	08-May-2025	18:00		PLANNED	Approved	08-May-25	09:00	08-May-25	18:00	
762	RQ218502	OCC_230	stuup_sd	BAY	416 MAIN BAY - 400 KV MEJA TPS(MUN)-MASOLI(UP) (UP) CKT-1 (UPPTCL)	UPPTCL	D	SAS Upgradation, OS Updation, Compliance to cybersecurity Guidelines	06-May-2025	09:00	06-May-2025	18:00		PLANNED	Approved	06-May-25	09:00	06-May-25	18:00	
763	RQ218673	OCC_230	stuup_sd	BAY	401 MAIN BAY - 400KV DADRI(NT)-GR.NOIDA(UPC) (PG) CKT-1 AT GR.NOIDA(UPC)	UPPTCL	C	* Maintenance work will be done of mentioned bay during this shutdown period.	06-May-2025	07:00	06-May-2025	11:00		PLANNED	Approved	06-May-25	07:00	06-May-25	11:00	Element must remain in service via other bay.
764	RQ218499	OCC_230	stuup_sd	BAY	409 MAIN BAY - 400KV MEJA TPS(MUN)-REWA ROAD(UP) (UP) CKT-1 AT MEJA TPS(MUN)	UPPTCL	D	SAS Upgradation, OS Updation, Compliance to cybersecurity Guidelines	05-May-2025	09:00	05-May-2025	18:00		PLANNED	Approved	05-May-25	09:00	05-May-25	18:00	

765	RQ218516	OCC_230	stuup_sd	BAY	412 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV MEJA TPS(MUN) (UPPTCL) AND 400KV BUS 1 AT MEJA TPS(MUN) AT 400 KV MEJA TPS(MUN) (UPPTCL)	UPPTCL	D	SAS Upgradation, OS Updation, Compliance to cybersecurity Guidelines	04-May-2025	09:00	04-May-2025	18:00		PLANNED	Approved	04-May-25	09:00	04-May-25	18:00	
766	RQ218497	OCC_230	stuup_sd	BAY	407 MAIN BAY - 400KV BARA(UP)-MEJA TPS(MUN) (UP) CKT-1 AT MEJA TPS(MUN)	UPPTCL	D	SAS Upgradation, OS Updation, Compliance to cybersecurity Guidelines	03-May-2025	09:00	03-May-2025	18:00		PLANNED	Approved	03-May-25	09:00	03-May-25	18:00	
767	RQ218545	OCC_230	stuup_sd	BAY	403 BUS COUPLER BAY - 400KV BUS 1 AT GORAKHPUR(UP) AND 400KV BUS 2 AT GORAKHPUR(UP)	UPPTCL	C	* SHUT DOWN OF 400 KV BUS COUPLER BAY ALONG WITH 400 KV MAIN BUS -I FOR MAINTENANCE OF BAY	02-May-2025	07:00	02-May-2025	11:00		PLANNED	Approved	02-May-25	07:00	02-May-25	11:00	Subject to real time Grid conditions.
768	RQ218494	OCC_230	stuup_sd	BAY	405 MAIN BAY - 400KV BARA(UP)-MEJA TPS(MUN) (UP) CKT-2 AT MEJA TPS(MUN)	UPPTCL	D	SAS Upgradation, OS Updation, Compliance to cybersecurity Guidelines	01-May-2025	09:00	01-May-2025	18:00		PLANNED	Approved	01-May-25	09:00	01-May-25	18:00	
769	RQ217921	OCC_230	ntpcos_sd	BAY	404 MAIN BAY - 400KV NALLAGARH(PG)-KOLDAM(NT) (PG) CKT-1 AT KOLDAM(NT)	NTPC	C	Koldam-Nallagr h line shutdown was required for main breaker (Bay-6) major OH works. These breakers were made in 2007. As per OEM recommendations, breaker major OH need to be done. After having failure of two breakers , We planned for major overhaul of these Hitachi made breakers. Unit side breakers major OH are going during Unit annual OH schedule. For having line side breakers major overhaul, line shutdown required for 7 days. As per Koldam Switchyard	08-May-2025	08:00	15-May-2025	18:00	Nallgarh bay num is wrongly written as Bay-4 instead fof bay-6	PLANNED	Approved	08-May-25	08:00	15-May-25	18:00	Line Shutdwon required.
770	RQ219143	OCC_230	jhajjar_sd	BAY	408 TIE BAY - 400KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-2 AND 400KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-1 AT JHAJJAR(APCL)	APCPL	C	OH of CB852	01-May-2025	08:00	10-May-2025	18:00	Munka-2 and Daultabad Line-1 will be in service through main bay	PLANNED	Approved	01-May-25	08:00	10-May-25	18:00	Element must remain in service via other bay.

771	RQ218207	OCC_230	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 9 AT FATEHGARH_II(PG)		D	For CoE Compliances, AMP works	28-May-2025	17:00	29-May-2025	23:59		PLANNED	Approved	28-May-25	17:00	29-May-25	23:59	May be given from 1700 Hrs
772	RQ218724	OCC_230	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KAITHAL(PG)		D	AMP Work	27-May-2025	10:00	27-May-2025	16:00	Kindly approve.	PLANNED	Approved	27-May-25	10:00	27-May-25	16:00	
773	RQ218251	OCC_230	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT JAIPUR SOUTH(PG)		D	TBC related Scheme checking and TBC isolator alignment work	27-May-2025	09:00	27-May-2025	18:00		PLANNED	Approved	27-May-25	09:00	27-May-25	18:00	
774	RQ218238	OCC_230	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BHIWADI(PG)		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays in its main bay and AMP works	27-May-2025	09:00	27-May-2025	18:00		PLANNED	Approved	27-May-25	09:00	27-May-25	18:00	
775	RQ218206	OCC_230	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT FATEHGARH_II(PG)		D	For CoE Compliances, AMP works	26-May-2025	17:00	27-May-2025	23:59		PLANNED	Approved	26-May-25	17:00	27-May-25	23:59	May be given from 1700 Hrs
776	RQ218237	OCC_230	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BHIWADI(PG)		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays in its main bay and AMP works	26-May-2025	09:00	26-May-2025	18:00		PLANNED	Approved	26-May-25	09:00	26-May-25	18:00	
777	RQ218250	OCC_230	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT JAIPUR SOUTH(PG)		D	TBC related Scheme checking and TBC isolator alignment work	26-May-2025	09:00	26-May-2025	18:00		PLANNED	Approved	26-May-25	09:00	26-May-25	18:00	
778	RQ218205	OCC_230	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT FATEHGARH_II(PG)		D	For CoE Compliances, AMP works	24-May-2025	17:00	25-May-2025	23:59		PLANNED	Approved	24-May-25	17:00	25-May-25	23:59	May be given from 1700 Hrs
779	RQ218236	OCC_230	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BHIWADI(PG)		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays in its main bay and AMP works	24-May-2025	09:00	24-May-2025	18:00		PLANNED	Approved	24-May-25	09:00	24-May-25	18:00	
780	RQ218230	OCC_230	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT BHADLA 2 (PG)		D	AMP Work, CSD Fine Tuning	23-May-2025	18:00	24-May-2025	23:00		PLANNED	Approved	23-May-25	17:00	24-May-25	23:00	May be given from 1700 Hrs
781	RQ218249	OCC_230	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT BHADLA(PG)		D	Attending COE/protection Audit points & CSD fine tuning	23-May-2025	17:00	23-May-2025	23:59		PLANNED	Approved	23-May-25	17:00	23-May-25	23:59	May be given from 1700 Hrs
782	RQ218204	OCC_230	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT FATEHGARH_II(PG)		D	For CoE Compliances, AMP works	23-May-2025	17:00	24-May-2025	23:59		PLANNED	Approved	23-May-25	17:00	24-May-25	23:59	May be given from 1700 Hrs
783	RQ218276	OCC_230	cpcc2_sd	TRANSFORMER	400/220 KV 250 MVA ICT 2 AT MOGA(PG)		D	AMP Work	23-May-2025	10:00	23-May-2025	16:00	Kindly approve.	PLANNED	Approved	23-May-25	10:00	23-May-25	16:00	
784	RQ218263	OCC_230	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BASSI(PG)		D	400kV Busbar Relay Retrofitment work.	23-May-2025	09:00	24-May-2025	18:00		PLANNED	Approved	23-May-25	09:00	24-May-25	18:00	

785	RQ218248	OCC_230	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BHADLA(PG)		D	Attending COE/protection Audit points & CSD fine tuning	22-May-2025	17:00	22-May-2025	23:59		PLANNED	Approved	22-May-25	17:00	22-May-25	23:59	May be given from 1700 Hrs
786	RQ218719	OCC_230	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT WAGOORA(PG)		D	For putting ICT-1Y in service in place of Spare ICT-1/2.	22-May-2025	11:00	22-May-2025	12:00	Kindly approve.	PLANNED	Approved	22-May-25	11:00	22-May-25	12:00	
787	RQ218229	OCC_230	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	21-May-2025	18:00	22-May-2025	23:00		PLANNED	Approved	21-May-25	17:00	22-May-25	23:00	May be given from 1700 Hrs
788	RQ218203	OCC_230	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT FATEHGARH_II(P G)		D	For CoE Compliances, AMP works	21-May-2025	17:00	22-May-2025	23:59		PLANNED	Approved	21-May-25	17:00	22-May-25	23:59	May be given from 1700 Hrs
789	RQ218262	OCC_230	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BASSI(PG)		D	400kV Busbar Relay Retrofitment work.	21-May-2025	09:00	22-May-2025	18:00		PLANNED	Approved	21-May-25	09:00	22-May-25	18:00	
790	RQ218723	OCC_230	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KAITHAL(PG)		D	AMP Work	20-May-2025	10:00	20-May-2025	16:00	Kindly approve.	PLANNED	Approved	20-May-25	10:00	20-May-25	16:00	
791	RQ218228	OCC_230	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	19-May-2025	18:00	20-May-2025	23:00		PLANNED	Approved	19-May-25	17:00	20-May-25	23:00	May be given from 1700 Hrs
792	RQ218202	OCC_230	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT FATEHGARH_II(P G)		D	For CoE Compliances, AMP works	19-May-2025	17:00	20-May-2025	23:59		PLANNED	Approved	19-May-25	17:00	20-May-25	23:59	May be given from 1700 Hrs
793	RQ218227	OCC_230	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	17-May-2025	18:00	18-May-2025	23:00		PLANNED	Approved	17-May-25	17:00	18-May-25	23:00	May be given from 1700 Hrs
794	RQ218201	OCC_230	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT FATEHGARH_II(P G)		D	For CoE Compliances, AMP works	17-May-2025	17:00	18-May-2025	23:59		PLANNED	Approved	17-May-25	17:00	18-May-25	23:59	May be given from 1700 Hrs
795	RQ218718	OCC_230	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT WAGOORA(PG)		D	AMP Work	17-May-2025	10:00	17-May-2025	16:00	Kindly approve.	PLANNED	Approved	17-May-25	10:00	17-May-25	16:00	
796	RQ218717	OCC_230	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT WAGOORA(PG)		D	AMP Work	16-May-2025	10:00	16-May-2025	16:00	Kindly approve.	PLANNED	Approved	16-May-25	10:00	16-May-25	16:00	
797	RQ218260	OCC_230	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KANKROLI(PG)		D	AMP Work	16-May-2025	09:00	16-May-2025	18:00		PLANNED	Approved	16-May-25	17:00	16-May-25	23:00	May be given from 1700 Hrs
798	RQ218226	OCC_230	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	15-May-2025	18:00	16-May-2025	23:00		PLANNED	Approved	15-May-25	17:00	16-May-25	23:00	May be given from 1700 Hrs
799	RQ218200	OCC_230	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FATEHGARH_II(P G)		D	For CoE Compliances, AMP works	15-May-2025	17:00	16-May-2025	23:59		PLANNED	Approved	15-May-25	17:00	16-May-25	23:59	May be given from 1700 Hrs
800	RQ218235	OCC_230	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BHIWADI(PG)		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays in its tie bay	14-May-2025	09:00	14-May-2025	13:00		PLANNED	Approved	14-May-25	09:00	14-May-25	13:00	
801	RQ218225	OCC_230	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	13-May-2025	18:00	14-May-2025	23:00		PLANNED	Approved	13-May-25	17:00	14-May-25	23:00	May be given from 1700 Hrs
802	RQ218199	OCC_230	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FATEHGARH_II(P G)		D	For CoE Compliances, AMP works	13-May-2025	17:00	14-May-2025	23:59		PLANNED	Approved	13-May-25	17:00	14-May-25	23:59	May be given from 1700 Hrs

803	RQ218234	OCC_230	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BHIWADI(PG)		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays in its tie bay	13-May-2025	09:00	13-May-2025	13:00		PLANNED	Approved	13-May-25	09:00	13-May-25	13:00	
804	RQ218233	OCC_230	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BHIWADI(PG)		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays in its tie bay	12-May-2025	09:00	12-May-2025	13:00		PLANNED	Approved	12-May-25	09:00	12-May-25	13:00	
805	RQ218224	OCC_230	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	11-May-2025	18:00	12-May-2025	23:00		PLANNED	Approved	11-May-25	17:00	12-May-25	23:00	May be given from 1700 Hrs
806	RQ218247	OCC_230	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT BHADLA(PG)		D	Attending COE/protection Audit points & CSD fine tuning	10-May-2025	17:00	10-May-2025	23:59		PLANNED	Approved	10-May-25	17:00	10-May-25	23:59	May be given from 1700 Hrs
807	RQ218223	OCC_230	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	09-May-2025	18:00	10-May-2025	23:00		PLANNED	Approved	09-May-25	17:00	10-May-25	23:00	May be given from 1700 Hrs
808	RQ218246	OCC_230	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT BHADLA(PG)		D	Attending COE/protection Audit points & CSD fine tuning	09-May-2025	17:00	09-May-2025	23:59		PLANNED	Approved	09-May-25	17:00	09-May-25	23:59	May be given from 1700 Hrs
809	RQ218245	OCC_230	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BHADLA(PG)		D	Attending COE/protection Audit points & CSD fine tuning	08-May-2025	17:00	08-May-2025	23:59		PLANNED	Approved	08-May-25	17:00	08-May-25	23:59	May be given from 1700 Hrs
810	RQ218244	OCC_230	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BHADLA(PG)		D	Attending COE/protection Audit points & CSD fine tuning	07-May-2025	17:00	07-May-2025	23:59		PLANNED	Approved	07-May-25	17:00	07-May-25	23:59	May be given from 1700 Hrs
811	RQ218254	OCC_230	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BAGHPAT(PG)		D	General AMP of ICT & Relay Testing Work	07-May-2025	10:00	07-May-2025	18:00		PLANNED	Approved	07-May-25	10:00	07-May-25	18:00	
812	RQ218243	OCC_230	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BHADLA(PG)		D	Attending COE/protection Audit points & CSD fine tuning	06-May-2025	17:00	06-May-2025	23:59		PLANNED	Approved	06-May-25	17:00	06-May-25	23:59	May be given from 1700 Hrs
813	RQ218242	OCC_230	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA(PG)		D	Attending COE/protection Audit points & CSD fine tuning	05-May-2025	17:00	05-May-2025	23:59		PLANNED	Approved	05-May-25	17:00	05-May-25	23:59	May be given from 1700 Hrs
814	RQ218728	OCC_230	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HAMIRPUR(PG)		D	For AMP of ICT, Insulation Coating on Tertiary Bushing Live portion and Connectors, OSR modification as per CC-Protection circular	05-May-2025	10:00	05-May-2025	16:00	Kindly approve.	PLANNED	Approved	05-May-25	10:00	05-May-25	16:00	
815	RQ218253	OCC_230	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BAGHPAT(PG)		C	For SF6 gas leakage arrest work in 220 kV side LA of Y-phase and General AMP	05-May-2025	10:00	06-May-2025	18:00		PLANNED	Approved	05-May-25	10:00	06-May-25	18:00	May be given subject to real time grid conditions/Other ICTs to be in service.
816	RQ218261	OCC_230	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BASSI(PG)		D	400kV Busbar Relay Retrofitment work.	05-May-2025	09:00	06-May-2025	18:00		PLANNED	Approved	05-May-25	09:00	06-May-25	18:00	

817	RQ218725	OCC_230	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT WAGHORA(PG)		D	For Replacement of 220kV ICT-2 20289B to Bus-2 Droppers Under ADDCAP vide CERC petition No 470/TT/2020 dated 14.10.2021	04-May-2025	09:00	04-May-2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	04-May-25	09:00	04-May-25	18:00	
818	RQ218722	OCC_230	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT LUDHIANA(PG)		D	AMP Work	02-May-2025	10:00	02-May-2025	16:00	Kindly approve.	PLANNED	Approved	02-May-25	10:00	02-May-25	16:00	
819	RQ218727	OCC_230	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HAMIRPUR(PG)		D	For AMP of ICT, Insulation Coating on Tertiary Bushing Live portion and Connectors, OSR modification as per CC-Protection circular	02-May-2025	10:00	02-May-2025	16:00	Kindly approve.	PLANNED	Approved	02-May-25	10:00	02-May-25	16:00	
820	RQ218721	OCC_230	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT FATEHABAD(PG)		D	AMP Work	01-May-2025	10:00	01-May-2025	16:00	Kindly approve.	PLANNED	Approved	01-May-25	10:00	01-May-25	16:00	
821	RQ218720	OCC_230	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PARBATI POOLING BANALA(PG)		C	Replacement of defective ICT-2 B phase Unit with Cold spare.	01-May-2025	10:00	05-May-2025	18:00	Kindly approve.	PLANNED	Approved	01-May-25	10:00	05-May-25	18:00	May be given subject to real time grid conditions/Other ICTs to be in service.
822	RQ218264	OCC_230	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAHARANIBAGH (PG)		C	To arrest the oil leakage from Y-Ph Inspection window	01-May-2025	09:00	01-May-2025	19:00		PLANNED	Approved	01-May-25	09:00	01-May-25	19:00	May be given subject to real time grid conditions/Other ICTs to be in service.
823	RQ218257	OCC_230	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAWANA(DV)		C	For replacing 315 MVA ICT 3(owned by POWERGRID) with 500 MVA ICT at DTL Bawana SS	01-May-2025	08:00	31-May-2025	18:00		PLANNED	Rejected					Delhi denied consent.
824	RQ218252	OCC_230	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HISSAR(PG)		D	AMP Work	01-May-2025	06:00	01-May-2025	19:00		PLANNED	Approved	01-May-25	06:00	01-May-25	19:00	
825	RQ218582	OCC_230	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT LUCKNOW_1(PG)	POWER GRID	D	400KV BUSBAR-1 RELAY RETROFITMENT WORK, LBB RETROFITMENT TESTING (404 BAY), BUSBAR PROTECTION FUNCTIONAL TESTING AT 400KV LUCKNOW SS	27-May-2025	10:00	27-May-2025	18:00		PLANNED	Approved	27-May-25	10:00	27-May-25	18:00	
826	RQ218583	OCC_230	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT LUCKNOW_1(PG)	POWER GRID	D	400KV BUSBAR-1 RELAY RETROFITMENT WORK, LBB TESTING (401 BAY) & BUSBAR PROTECTION FUNCTIONAL TESTING AT 400KV LUCKNOW SS.	22-May-2025	10:00	22-May-2025	18:00		PLANNED	Approved	22-May-25	10:00	22-May-25	18:00	
827	RQ218621	OCC_230	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SOHAWAL(PG)	POWER GRID	D	Relay Testing and Protection Scheme Implementation	13-May-2025	09:00	13-May-2025	18:00		PLANNED	Approved	13-May-25	09:00	13-May-25	18:00	

828	RQ218590	OCC_230	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT LUCKNOW_1(PG)	POWER GRID	D	220KV BUSBAR-2 PROTECTION RETROFITMENT & FUNCTIONAL TESTING AND PRIMARY INJECTION TESTING WITH ASSOCIATED BAY AT 400KV LUCKNOW SS	12-May-2025	10:00	12-May-2025	18:00		PLANNED	Approved	12-May-25	10:00	12-May-25	18:00	
829	RQ218615	OCC_230	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT LUCKNOW_1(PG)	POWER GRID	D	220KV BUSBAR-2 PROTECTION RETROFITMENT & FUNCTIONAL TESTING AND PRIMARY INJECTION TESTING WITH ASSOCIATED BAY AT 400KV LUCKNOW SS	09-May-2025	10:00	09-May-2025	18:00		PLANNED	Approved	09-May-25	10:00	09-May-25	18:00	
830	RQ218273	OCC_230	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ROORKEE(PG)	POWER GRID	D	relay retrofitment work	09-May-2025	08:00	09-May-2025	18:00		PLANNED	Approved	09-May-25	08:00	09-May-25	18:00	
831	RQ218272	OCC_230	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ROORKEE(PG)	POWER GRID	D	relay retrofitment work	08-May-2025	08:00	08-May-2025	18:00		PLANNED	Approved	08-May-25	08:00	08-May-25	18:00	
832	RQ218617	OCC_230	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT LUCKNOW_1(PG)	POWER GRID	D	220KV BUSBAR-1 PROTECTION RETROFITMENT FUNCTIONAL TESTING AND PRIMARY INJECTION TESTING WITH ASSOCIATED BAY AT 400KV LUCKNOW SS	05-May-2025	10:00	05-May-2025	18:00		PLANNED	Approved	05-May-25	10:00	05-May-25	18:00	
833	RQ219006	OCC_230	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 10 AT FATEHGARH_II(PG)	POWER GRID	D	For erection of the LM tower near 220 kV GIS bushing. For pending commissioning works	03-May-2025	17:00	10-May-2025	23:00		PLANNED	Approved	03-May-25	17:00	10-May-25	23:00	May be given from 1700 Hrs
834	RQ218620	OCC_230	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT LUCKNOW_1(PG)	POWER GRID	D	220KV BUSBAR-1 PROTECTION RETROFITMENT FUNCTIONAL TESTING AND PRIMARY INJECTION TESTING WITH ASSOCIATED BAY AT 400KV LUCKNOW SS	02-May-2025	10:00	02-May-2025	18:00		PLANNED	Approved	02-May-25	10:00	02-May-25	18:00	
835	RQ217883	OCC_230	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT FATEHPUR(PG)	POWER GRID	D	AMP work.	02-May-2025	09:00	02-May-2025	18:00		PLANNED	Approved	02-May-25	09:00	02-May-25	18:00	
836	RQ218907	OCC_230	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT AGRA(PG)	POWER GRID	D	Commissioning of CSD in Main Bay of 315 MVA, 400/220 KV ICT-2 at Agra (PG)	02-May-2025	09:00	02-May-2025	18:00		PLANNED	Approved	02-May-25	09:00	02-May-25	18:00	
837	RQ218566	OCC_230	slcdcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AJMER(RS)	RRVPNL	D	Quarterly maintenance work of associated equipments of Bay & Transformer.	27-May-2025	08:00	27-May-2025	18:00		PLANNED	Approved	27-May-25	17:00	27-May-25	23:00	May be given from 1700 Hrs
838	RQ218581	OCC_230	slcdcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT JODHPUR(RS)	RRVPNL	D	Quarterly Preventive Maintenance	23-May-2025	08:00	23-May-2025	18:00		PLANNED	Approved	23-May-25	17:00	23-May-25	23:00	May be given from 1700 Hrs

839	RQ218569	OCC_230	slcds_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JODHPUR(RS)	RRVPNL	D	Shutdown required on 23.04.2025 for replacement of differential relay on protection panel	23-May-2025	08:00	23-May-2025	18:00		PLANNED	Approved	23-Apr-25	8:00	23-Apr-25	18:00	May be given from 0800 Hrs/May avail in April
840	RQ218573	OCC_230	slcds_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK	22-May-2025	08:00	23-May-2025	18:00		PLANNED	Approved	22-May-25	17:00	23-May-25	23:00	May be given from 1700 Hrs
841	RQ218568	OCC_230	slcds_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT RATANGARH(RS)	RRVPNL	C	For LV bushing replacement work	22-May-2025	08:00	23-May-2025	18:00		PLANNED	Approved	22-May-25	08:00	23-May-25	18:00	May be given subject to real time grid conditions/Other ICTs to be in service/Load to be managed by Rajasthan.
842	RQ218575	OCC_230	slcds_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT RAMGARH(RS)	RRVPNL	D	Quarterly Maintenance	21-May-2025	16:00	21-May-2025	23:00		PLANNED	Approved	21-May-25	17:00	21-May-25	23:00	May be given from 1700 Hrs
843	RQ218580	OCC_230	slcds_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JODHPUR(RS)	RRVPNL	D	Quarterly Preventive Maintenance	21-May-2025	08:00	21-May-2025	18:00		PLANNED	Approved	21-May-25	17:00	21-May-25	23:00	May be given from 1700 Hrs
844	RQ218565	OCC_230	slcds_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT RAMGARH(RS)	RRVPNL	D	Quarterly Maintenance	19-May-2025	16:00	19-May-2025	23:00		PLANNED	Approved	19-May-25	17:00	19-May-25	23:00	May be given from 1700 Hrs
845	RQ218564	OCC_230	slcds_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK	19-May-2025	08:00	20-May-2025	18:00		PLANNED	Approved	19-May-25	17:00	20-May-25	23:00	May be given from 1700 Hrs
846	RQ218570	OCC_230	slcds_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT RATANGARH(RS)	RRVPNL	C	For HV bushing replacement work	15-May-2025	08:00	17-May-2025	18:00		PLANNED	Approved	15-May-25	08:00	17-May-25	18:00	May be given subject to real time grid conditions/Other ICTs to be in service/Load to be managed by Rajasthan.
847	RQ218576	OCC_230	slcds_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BABA(RS)	RRVPNL	D	Half Yearly maintenance and testing of equipments	15-May-2025	08:00	15-May-2025	18:00		PLANNED	Approved	15-May-25	17:00	15-May-25	23:00	May be given from 1700 Hrs
848	RQ218567	OCC_230	slcds_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BABA(RS)	RRVPNL	D	Half Yearly maintenance and testing of equipments	08-May-2025	08:00	08-May-2025	18:00		PLANNED	Approved	08-May-25	17:00	08-May-25	23:00	May be given from 1700 Hrs
849	RQ218956	OCC_230	slcds_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT RAJWEST(RW)	RRVPNL	D	Planned maintenance	08-May-2025	08:00	08-May-2025	18:00		PLANNED	Approved	08-May-25	17:00	08-May-25	23:00	May be given from 1700 Hrs
850	RQ218574	OCC_230	slcds_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT HEERAPURA(RS)	RRVPNL	D	Complete painting work of Transformer	05-May-2025	08:00	05-May-2025	18:00		PLANNED	Approved	05-May-25	17:00	05-May-25	23:00	May be given from 1700 Hrs
851	RQ217829	OCC_230	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT SULTANPUR(UP)	UPPTCL	C	* For Preventive Maintenance of Transformer	22-May-2025	10:00	22-May-2025	17:00		PLANNED	Approved	22-May-25	10:00	22-May-25	17:00	May be given subject to real time grid conditions/Other ICTs to be in service/Load to be managed by UP.
852	RQ217926	OCC_230	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SULTANPUR(UP)	UPPTCL	C	* For Preventive Maintenance of Transformer	21-May-2025	10:00	21-May-2025	17:00		PLANNED	Approved	21-May-25	10:00	21-May-25	17:00	May be given subject to real time grid conditions/Other ICTs to be in service/Load to be managed by UP.
853	RQ217927	OCC_230	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SULTANPUR(UP)	UPPTCL	C	* For Preventive Maintenance of Transformer	20-May-2025	10:00	20-May-2025	17:00		PLANNED	Approved	20-May-25	10:00	20-May-25	17:00	May be given subject to real time grid conditions/Other ICTs to be in service/Load to be managed by UP.
854	RQ218467	OCC_230	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 1 AT MASOLI(UP)	UPPTCL	C	Routine testing	18-May-2025	11:00	18-May-2025	17:00	No Supply will be Disturb during shutdown.All load feeded from ICT -II & ICT-III	PLANNED	Approved	18-May-25	11:00	18-May-25	17:00	May be given subject to real time grid conditions/Other ICTs to be in service/Load to be managed by UP.



855	RQ218482	OCC_230	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT GR.NOIDA(UPC)	UPPTCL	C	* Maintenance and testing work will be done of mentioned ICT during this shutdown period.	18-May-2025	08:00	18-May-2025	17:00		PLANNED	Approved	18-May-25	08:00	18-May-25	17:00	May be given subject to real time grid conditions/Other ICTs to be in service/Load to be managed by UP.
856	RQ218468	OCC_230	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 2 AT MASOLI(UP)	UPPTCL	C	Routine testing	16-May-2025	11:00	16-May-2025	17:00	No Supply will be Disturb during shutdown.All load feeded from ICT -I & ICT-III	PLANNED	Approved	16-May-25	11:00	16-May-25	17:00	May be given subject to real time grid conditions/Other ICTs to be in service/Load to be managed by UP.
857	RQ218469	OCC_230	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 3 AT MASOLI(UP)	UPPTCL	C	Routine testing	14-May-2025	11:00	14-May-2025	17:00	No Supply will be Disturb during shutdown.All load feeded from ICT -I & ICT-II.	PLANNED	Approved	14-May-25	11:00	14-May-25	17:00	May be given subject to real time grid conditions/Other ICTs to be in service/Load to be managed by UP.
858	RQ217928	OCC_230	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PANKI(UP)	UPPTCL	C	* SHUTDOWN OF 315 MVA ICT-II FOR STRINGING OF 220KV JACK BUS TWIN MOOSE CONDUCTOR OF 315 MVA ICT-II REPLACEMENT OF 22	12-May-2025	10:00	19-May-2025	17:00		PLANNED	Approved	12-May-25	10:00	19-May-25	17:00	May be given subject to real time grid conditions/Other ICTs to be in service/Load to be managed by UP.
859	RQ218483	OCC_230	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT GR.NOIDA(UPC)	UPPTCL	C	* Maintenance and testing work will be done during this shutdown period of mentioned ICT.	11-May-2025	08:00	11-May-2025	17:00		PLANNED	Approved	11-May-25	08:00	11-May-25	17:00	May be given subject to real time grid conditions/Other ICTs to be in service/Load to be managed by UP.
860	RQ218448	OCC_230	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT SARNATH(UP)	UPPTCL	D	ForTan delta testing of bushing & CTs and general maintenance work	07-May-2025	09:00	07-May-2025	17:00		PLANNED	Approved	07-May-25	09:00	07-May-25	17:00	
861	RQ217899	OCC_230	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT LUCKNOW(UP)	UPPTCL	C	* Shutdown required for Tan Delta Tesing of 500MVA ICT-II . During shutdown period supply not affected. Supply fed from 500M	06-May-2025	09:00	06-May-2025	18:00		PLANNED	Approved	06-May-25	09:00	06-May-25	18:00	May be given subject to real time grid conditions/Other ICTs to be in service/Load to be managed by UP.
862	RQ218447	OCC_230	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SARNATH(UP)	UPPTCL	D	ForTan delta testing of bushing & CTs and general maintenance work	06-May-2025	09:00	06-May-2025	17:00		PLANNED	Approved	06-May-25	09:00	06-May-25	17:00	
863	RQ218461	OCC_230	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT JEHTA_HARDOI ROAD (UP)	UPPTCL	C	* Shutdown of 500 MVA ICT-2 for Aircell replacement work.	05-May-2025	10:00	06-May-2025	17:00		PLANNED	Approved	05-May-25	10:00	06-May-25	17:00	May be given subject to real time grid conditions/Other ICTs to be in service/Load to be managed by UP.
864	RQ218208	OCC_230	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT PANKI(UP)	UPPTCL	C	* SHUTDOWN OF 500MVA ICT-I FOR STRINGING OF 220KV JACK BUS TWIN MOOSE CONDUCTOR OF 500MVA ICT-I	05-May-2025	10:00	11-May-2025	17:00		PLANNED	Approved	05-May-25	10:00	11-May-25	17:00	May be given subject to real time grid conditions/Other ICTs to be in service/Load to be managed by UP.
865	RQ218449	OCC_230	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SARNATH(UP)	UPPTCL	D	For replacement of OSR relay	05-May-2025	09:00	05-May-2025	17:00		PLANNED	Approved	05-May-25	09:00	05-May-25	17:00	

866	RQ219098	OCC_230	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ORAI(UP)	UPPTCL	D	for bus bar protection checking of 220 kv LV side Bay of 315 MVA NEW ICT 3 TO BE COMMISSIONED	05-May-2025	09:00	05-May-2025	17:00	WHOLE 220 KV LEVEL WILL BE UNDER SHUTDOWN. SUPPLY WILL BE COORDINATED WITH ALDS SUBJECT TO REAL TIME CONDITIONS AS CONNECTED SUBSTATIONS HAS 2ND INCOMING SOURCES	PLANNED	Approved	05-May-25	09:00	05-May-25	17:00	
867	RQ219097	OCC_230	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ORAI(UP)	UPPTCL	D	for bus bar protection checking of 220 kv LV side Bay of 315 MVA NEW ICT 3 TO BE COMMISSIONED	05-May-2025	09:00	05-May-2025	17:00	WHOLE 220 KV LEVEL WILL BE UNDER SHUTDOWN. SUPPLY WILL BE COORDINATED WITH ALDS SUBJECT TO REAL TIME CONDITIONS AS CONNECTED SUBSTATIONS HAS 2ND INCOMING SOURCES	PLANNED	Approved	05-May-25	09:00	05-May-25	17:00	
868	RQ217900	OCC_230	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT LUCKNOW(UP)	UPPTCL	C	* Shutdown required for Tan Delta Tesing of 500MVA ICT-I . During shutdown period supply not affected. Supply fed from 500MV	05-May-2025	09:00	05-May-2025	18:00		PLANNED	Approved	05-May-25	09:00	05-May-25	18:00	May be given subject to real time grid conditions/Other ICTs to be in service/Load to be managed by UP.
869	RQ218491	OCC_230	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAREILLY(UP)	UPPTCL	C	* For Preventive Maintenance works. No supply affected, maintained through 315 MVA ICT I and 315 MVA ICT II	05-May-2025	08:00	05-May-2025	17:00		PLANNED	Approved	05-May-25	08:00	05-May-25	17:00	May be given subject to real time grid conditions/Other ICTs to be in service/Load to be managed by UP.
870	RQ218493	OCC_230	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BAREILLY(UP)	UPPTCL	C	* For Preventive Maintenance works. No supply affected, maintained through 315 MVA ICT I and 315 MVA ICT III	04-May-2025	08:00	04-May-2025	17:00		PLANNED	Approved	04-May-25	08:00	04-May-25	17:00	May be given subject to real time grid conditions/Other ICTs to be in service/Load to be managed by UP.
871	RQ218492	OCC_230	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAREILLY(UP)	UPPTCL	C	* For Preventive Maintenance works. No supply affected, maintained through 315 MVA ICT II and 315 MVA ICT III	03-May-2025	08:00	03-May-2025	17:00		PLANNED	Approved	03-May-25	08:00	03-May-25	17:00	May be given subject to real time grid conditions/Other ICTs to be in service/Load to be managed by UP.
872	RQ218462	OCC_230	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT JEHTA_HARDOI ROAD (UP)	UPPTCL	D	* Shutdown of 500 MVA ICT-2 For Aircell replacement work.	02-May-2025	10:00	03-May-2025	17:00		PLANNED	Approved	02-May-25	10:00	03-May-25	17:00	

873	RQ218481	OCC_230	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT SAMBHAL_PRSTL (UP)	UPPTCL	D	AMP work	01-May-2025	10:00	01-May-2025	17:00		PLANNED	Approved	01-May-25	10:00	01-May-25	17:00	
874	RQ218614	OCC_230	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT KIRORI(HV)	HVPNL	D	Preventive maintenance for upcoming summer season	21-May-2025	10:00	21-May-2025	17:00		PLANNED	Approved	21-May-25	10:00	21-May-25	17:00	
875	RQ218612	OCC_230	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KIRORI(HV)	HVPNL	D	Preventive maintenance for upcoming summer season	13-May-2025	10:00	13-May-2025	17:00		PLANNED	Approved	13-May-25	10:00	13-May-25	17:00	
876	RQ218613	OCC_230	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KIRORI(HV)	HVPNL	D	Preventive maintenance for upcoming summer season	06-May-2025	10:00	06-May-2025	17:00		PLANNED	Approved	06-May-25	10:00	06-May-25	17:00	
877	RQ217896	OCC_230	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DAULATABAD(HV )	HVPNL	D	For Yearly Mtc.	01-May-2025	09:00	01-May-2025	17:00		PLANNED	Approved	01-May-25	09:00	01-May-25	17:00	
878	RQ218985	OCC_230	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FATEHGARH_III(P G)	PRTL	D	Amp Works	18-May-2025	15:00	19-May-2025	23:00		PLANNED	Approved	18-May-25	17:00	19-May-25	23:00	May be given from 1700 Hrs
879	RQ218987	OCC_230	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT FATEHGARH_III(P G)	PRTL	D	Amp Works	16-May-2025	15:00	17-May-2025	23:00		PLANNED	Approved	16-May-25	17:00	17-May-25	23:00	May be given from 1700 Hrs
880	RQ218986	OCC_230	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT FATEHGARH_III(P G)	PRTL	D	Amp Works	13-May-2025	15:00	14-May-2025	23:00		PLANNED	Approved	13-May-25	17:00	14-May-25	23:00	May be given from 1700 Hrs
881	RQ218984	OCC_230	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FATEHGARH_III(P G)	PRTL	D	Amp Works	11-May-2025	15:00	12-May-2025	23:00		PLANNED	Approved	11-May-25	17:00	12-May-25	23:00	May be given from 1700 Hrs
882	RQ218431	OCC_230	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	14-May-2025	08:00	14-May-2025	18:00		PLANNED	Approved	14-May-25	08:00	14-May-25	18:00	
883	RQ218433	OCC_230	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT RAJPURA(PS)	PSTCL	D	Annual Protection Testing of ICT and its related equipments	12-May-2025	08:00	12-May-2025	18:00		PLANNED	Approved	12-May-25	08:00	12-May-25	18:00	
884	RQ218430	OCC_230	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT ROPAR(PSTCL)	PSTCL	D	Annual Maintenance/Protection testing of ICT and related equipments	12-May-2025	08:00	13-May-2025	18:00		PLANNED	Approved	12-May-25	08:00	13-May-25	18:00	
885	RQ218429	OCC_230	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT ROPAR(PSTCL)	PSTCL	D	Annual Maintenance/Protection testing of ICT and related equipments	09-May-2025	08:00	10-May-2025	18:00		PLANNED	Approved	09-May-25	08:00	10-May-25	18:00	
886	RQ218432	OCC_230	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT RAJPURA(PS)	PSTCL	D	Annual Protection Testing of ICT and its related equipments	09-May-2025	08:00	09-May-2025	18:00		PLANNED	Approved	09-May-25	08:00	09-May-25	18:00	

887	RQ218428	OCC_230	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	05-May-2025	08:00	05-May-2025	18:00		PLANNED	Approved	05-May-25	08:00	05-May-25	18:00	
888	RQ218427	OCC_230	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	01-May-2025	08:00	01-May-2025	18:00		PLANNED	Approved	01-May-25	08:00	01-May-25	18:00	
889	RQ219141	OCC_230	ntpcos_sd	TRANSFORMER	400/132 KV 200 MVA ICT 1 AT RIHAND(NT)	NTPC	C	289B,389A & 389T isolators replacement	14-May-2025	08:00	31-May-2025	18:00	ICT-1 shutdown required	PLANNED	Approved	14-May-25	08:00	31-May-25	18:00	May be given subject to real time grid conditions/Other ICTs to be in service/Load to be managed by NTPC.
890	RQ219079	OCC_230	sldcuk_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT RISHIKESH(UK)	PTCUL	D	Preventive Maintenance work	05-May-2025	10:00	05-May-2025	18:00		PLANNED	Approved	05-May-25	10:00	05-May-25	18:00	
891	RQ219078	OCC_230	sldcuk_sd	TRANSFORMER	400/220 KV 240 MVA ICT 1 AT RISHIKESH(UK)	PTCUL	D	Preventive Maintenance work	03-May-2025	10:00	03-May-2025	18:00		PLANNED	Approved	03-May-25	10:00	03-May-25	18:00	
892	RQ218607	OCC_230	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 2 AT PITHORAGARH(P G)	POWER GRID	D	AMP OF 100MVA ICT-2 AT PITHORAGARH	13-May-2025	09:00	13-May-2025	18:00		PLANNED	Approved	13-May-25	09:00	13-May-25	18:00	
893	RQ218611	OCC_230	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 1 AT PITHORAGARH(P G)	POWER GRID	D	AMP OF 100MVA ICT-1 AT PITHORAGARH	12-May-2025	09:00	12-May-2025	18:00		PLANNED	Approved	12-May-25	09:00	12-May-25	18:00	
894	RQ218591	OCC_230	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 2 AT PITHORAGARH(P G)	POWER GRID	D	AMP OF 100MVA ICT-2 AT PITHORAGARH	09-May-2025	09:00	09-May-2025	18:00		PLANNED	Rejected					Request withdrawn by Powergrid/Duplicate entry.
895	RQ218537	OCC_230	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-BHARI(PS) (BB) CKT-1	BBMB	D	Tightening of jumpers ,Tree Cutting and ground Mtc.etc From tower no 81 to 97 .	31-May-2025	08:00	31-May-2025	18:00		PLANNED	Approved	31-May-25	08:00	31-May-25	18:00	
896	RQ218535	OCC_230	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-BHARI(PS) (BB) CKT-1	BBMB	D	Tightening of jumpers ,Tree Cutting and ground Mtc.etc From tower no 71 to 80.	29-May-2025	08:00	29-May-2025	18:00		PLANNED	Approved	29-May-25	08:00	29-May-25	18:00	
897	RQ218530	OCC_230	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-1	BBMB	D	Patrolling of line alongwith Tree trimming and Jumper tightening	28-May-2025	08:00	28-May-2025	18:00		PLANNED	Approved	28-May-25	08:00	28-May-25	18:00	
898	RQ218531	OCC_230	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-BHARI(PS) (BB) CKT-1	BBMB	D	Tightening of jumpers ,Tree Cutting and ground Mtc.etc From tower no 61 to 70.	28-May-2025	08:00	28-May-2025	18:00		PLANNED	Approved	28-May-25	08:00	28-May-25	18:00	
899	RQ218527	OCC_230	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-BHARI(PS) (BB) CKT-1	BBMB	D	Tightening of jumpers ,Tree Cutting and ground Mtc.etc From tower no 46 to 60.	27-May-2025	08:00	27-May-2025	18:00		PLANNED	Approved	27-May-25	08:00	27-May-25	18:00	
900	RQ218525	OCC_230	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-BHARI(PS) (BB) CKT-1	BBMB	D	Tightening of jumpers ,Tree Cutting and ground Mtc.etc From tower no 31 to 45.	26-May-2025	08:00	26-May-2025	18:00		PLANNED	Approved	26-May-25	08:00	26-May-25	18:00	

901	RQ218521	OCC_230	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-BHARI(PS) (BB) CKT-1	BBMB	D	Tightening of jumpers ,Tree Cutting and ground Mtc.etc From tower no 16 to 30.	24-May-2025	08:00	24-May-2025	18:00		PLANNED	Approved	24-May-25	08:00	24-May-25	18:00	
902	RQ218520	OCC_230	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-GOBINDGARH(PS) (BB) CKT-2	BBMB	D	Tightening of jumpers ,Tree Cutting and ground Mtc.etc From tower no 185 to 200.	23-May-2025	08:00	23-May-2025	18:00		PLANNED	Approved	23-May-25	08:00	23-May-25	18:00	
903	RQ218519	OCC_230	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-GOBINDGARH(PS) (BB) CKT-2	BBMB	D	Tightening of jumpers ,Tree Cutting and ground Mtc.etc From tower no 111 to 123.	22-May-2025	08:00	22-May-2025	18:00		PLANNED	Approved	22-May-25	08:00	22-May-25	18:00	
904	RQ218850	OCC_230	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2	BBMB	D	For Bay Maintenance, Line patrolling & Tree trimming	22-May-2025	08:00	22-May-2025	18:00		PLANNED	Approved	22-May-25	08:00	22-May-25	18:00	
905	RQ218515	OCC_230	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-GOBINDGARH(PS) (BB) CKT-2	BBMB	D	Tightening of jumpers ,Tree Cutting and ground Mtc.etc From tower no 91 to 110.	21-May-2025	08:00	21-May-2025	18:00		PLANNED	Approved	21-May-25	08:00	21-May-25	18:00	
906	RQ218512	OCC_230	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-GOBINDGARH(PS) (BB) CKT-2	BBMB	D	Tightening of jumpers ,Tree Cutting and ground Mtc.etc From tower no 81 to 90 .	20-May-2025	08:00	20-May-2025	18:00		PLANNED	Approved	20-May-25	08:00	20-May-25	18:00	
907	RQ218849	OCC_230	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1	BBMB	D	For Bay Maintenance, Line patrolling & Tree trimming	20-May-2025	08:00	20-May-2025	18:00		PLANNED	Approved	20-May-25	08:00	20-May-25	18:00	
908	RQ218928	OCC_230	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_L-GANGUWAL (BB) CKT-2	BBMB	D	Half Yearly mtc	20-May-2025	08:00	21-May-2025	18:00		PLANNED	Approved	20-May-25	08:00	21-May-25	18:00	
909	RQ218509	OCC_230	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-GOBINDGARH(PS) (BB) CKT-2	BBMB	D	Tightening of jumpers ,Tree Cutting and ground Mtc.etc From tower no 71 to 80.	19-May-2025	08:00	19-May-2025	18:00		PLANNED	Approved	19-May-25	08:00	19-May-25	18:00	
910	RQ218510	OCC_230	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-2	BBMB	D	Tree cutting and Jumper tightening TN 1 to 10	19-May-2025	08:00	19-May-2025	18:00		PLANNED	Approved	19-May-25	08:00	19-May-25	18:00	
911	RQ218504	OCC_230	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-GOBINDGARH(PS) (BB) CKT-2	BBMB	D	Tightening of jumpers ,Tree Cutting and ground Mtc.etc From tower no 61 to 70.	17-May-2025	08:00	17-May-2025	18:00		PLANNED	Approved	17-May-25	08:00	17-May-25	18:00	
912	RQ218501	OCC_230	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-GOBINDGARH(PS) (BB) CKT-2	BBMB	D	Tightening of jumpers ,Tree Cutting and ground Mtc.etc From tower no 46 to 60.	16-May-2025	08:00	16-May-2025	18:00		PLANNED	Approved	16-May-25	08:00	16-May-25	18:00	
913	RQ218503	OCC_230	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-1	BBMB	D	Tree cutting and Jumper tightening TN 1 to 10	16-May-2025	08:00	16-May-2025	18:00		PLANNED	Approved	16-May-25	08:00	16-May-25	18:00	
914	RQ218479	OCC_230	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-GOBINDGARH(PS) (BB) CKT-2	BBMB	D	Tightening of jumpers ,Tree Cutting and ground Mtc.etc From tower no 31 to 45.	15-May-2025	08:00	15-May-2025	18:00		PLANNED	Approved	15-May-25	08:00	15-May-25	18:00	

915	RQ218946	OCC_230	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-DHULKOTE (BB) CKT-2	BBMB	D	Quarterly mtc.	15-May-2025	08:00	15-May-2025	18:00		PLANNED	Approved	15-May-25	08:00	15-May-25	18:00	
916	RQ218936	OCC_230	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHAR-GANGUWAL (BB) CKT-2	BBMB	D	Half Yearly Mtc. at Ganguwal & Dehar.	15-May-2025	08:00	16-May-2025	18:00		PLANNED	Approved	15-May-25	08:00	16-May-25	18:00	
917	RQ218476	OCC_230	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-GOBINDGARH(P5) (BB) CKT-2	BBMB	D	Tightening of jumpers ,Tree Cutting and ground Mtc.etc From tower no 16 to 30.	14-May-2025	08:00	14-May-2025	18:00		PLANNED	Approved	14-May-25	08:00	14-May-25	18:00	
918	RQ218939	OCC_230	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DELHI RR(BB)-NARELA(DV) (BBMB) CKT-2	BBMB	D	Yearly mtc	14-May-2025	08:00	14-May-2025	18:00		PLANNED	Approved	14-May-25	08:00	14-May-25	18:00	
919	RQ218945	OCC_230	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-DHULKOTE (BB) CKT-1	BBMB	D	Quarterly mtc.	14-May-2025	08:00	14-May-2025	18:00		PLANNED	Approved	14-May-25	08:00	14-May-25	18:00	
920	RQ218474	OCC_230	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-GOBINDGARH(P5) (BB) CKT-2	BBMB	D	Tightening of jumpers ,Tree Cutting and ground Mtc.etc From tower no 01 to 15 .	13-May-2025	08:00	13-May-2025	18:00		PLANNED	Approved	13-May-25	08:00	13-May-25	18:00	
921	RQ218943	OCC_230	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH-CHARKHI DADRI (BB) CKT-1	BBMB	D	Half Yearly mtc	13-May-2025	08:00	13-May-2025	18:00		PLANNED	Approved	13-May-25	08:00	13-May-25	18:00	
922	RQ218921	OCC_230	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-KURUKSHETRA (BB) CKT-1	BBMB	D	Quarterly mtc.	13-May-2025	00:00	13-May-2025	18:00		PLANNED	Approved	13-May-25	00:00	13-May-25	18:00	
923	RQ218935	OCC_230	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHAR-GANGUWAL (BB) CKT-1	BBMB	D	Half Yearly mtc	12-May-2025	08:00	13-May-2025	18:00		PLANNED	Approved	12-May-25	08:00	13-May-25	18:00	
924	RQ218918	OCC_230	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-3	BBMB	D	Yearly mtc	09-May-2025	08:00	09-May-2025	18:00		PLANNED	Approved	09-May-25	08:00	09-May-25	18:00	
925	RQ218922	OCC_230	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(P5) (BBMB) CKT-1	BBMB	D	Replacement of Y-Phase CTs (R,Y,B) T- Bus Side.	08-May-2025	08:00	08-May-2025	18:00		PLANNED	Approved	08-May-25	08:00	08-May-25	18:00	
926	RQ218466	OCC_230	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(P5) (BBMB) CKT-1	BBMB	D	Patrolling of line alongwith Tree trimming and Jumper tightening	08-May-2025	08:00	08-May-2025	18:00		PLANNED	Rejected					Duplicate Entry
927	RQ218927	OCC_230	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_L-GANGUWAL (BB) CKT-1	BBMB	D	Half Yearly mtc	08-May-2025	08:00	09-May-2025	18:00		PLANNED	Approved	08-May-25	08:00	09-May-25	18:00	
928	RQ218941	OCC_230	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH(B B)-BADARPUR(NT) (BB) CKT-2	BBMB	D	Half Yearly mtc	07-May-2025	08:00	07-May-2025	18:00		PLANNED	Approved	07-May-25	08:00	07-May-25	18:00	
929	RQ218938	OCC_230	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DELHI RR(BB)-NARELA(DV) (BBMB) CKT-1	BBMB	D	Yearly mtc	07-May-2025	08:00	07-May-2025	18:00		PLANNED	Approved	07-May-25	08:00	07-May-25	18:00	
930	RQ218924	OCC_230	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-MAHINDERGARH(HV) (BB) CKT-2	BBMB	D	Half Yearly mtc	06-May-2025	08:00	06-May-2025	18:00		PLANNED	Approved	06-May-25	08:00	06-May-25	18:00	

931	RQ218940	OCC_230	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH(B B)-BADARPUR(NT) (BB) CKT-1	BBMB	D	Half Yearly mtc	06-May-2025	08:00	06-May-2025	18:00		PLANNED	Approved	06-May-25	08:00	06-May-25	18:00	
932	RQ218929	OCC_230	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-JAMALPUR (BB) CKT-2	BBMB	D	Pre-Monsoon /half yearly Mtc. Of line	05-May-2025	08:00	07-May-2025	18:00		PLANNED	Approved	05-May-25	08:00	07-May-25	18:00	
933	RQ218923	OCC_230	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-1	BBMB	D	Replacement of Y-Phase CT	02-May-2025	08:00	02-May-2025	18:00		PLANNED	Approved	02-May-25	08:00	02-May-25	18:00	
934	RQ218957	OCC_230	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-KURUKSHETRA (BB) CKT-1	BBMB	C	Shutdown request for raising the height of Xmission line (Span no. 630-631 of 220 kV Panipat-Kurukshetra) due to construction of 6-Lane Greenfield Karnal Ring Road starting from NH-44 near Vill. Shamgarh terminating at Karnal-Munak Road (MDR 115) under Bharatmala Pariyojna in Haryana.	01-May-2025	08:00	09-May-2025	18:00		PLANNED	Approved	22-Apr-25	08:00	30-Apr-25	18:00	Shutdown already availed by Utility in April for one day/ May be allowed subject to real time Grid conditions and Load managemnet by BBMB/ Haryana Consent.
935	RQ218920	OCC_230	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-DHULKOTE (BB) CKT-2	BBMB	C	Shutdown request for raising the height of Xmission line (Span no. 75-76 of 220 kV Panipat-Dhulkote) due to construction of 6-Lane Greenfield Karnal Ring Road starting from NH-44 near Vill. Shamgarh terminating at Karnal-Munak Road (MDR 115) under Bharatmala Pariyojna in Haryana.	01-May-2025	08:00	08-May-2025	18:00		PLANNED	Approved	01-May-25	08:00	08-May-25	18:00	Shutdown already availed by Utility in April for one day/ May be allowed subject to real time Grid conditions and Load managemnet by BBMB/Punjab consent.
936	RQ218919	OCC_230	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-DHULKOTE (BB) CKT-1	BBMB	C	Shutdown request for raising the height of Xmission line (Span no. 75-76 of 220 kV Panipat-Dhulkote) due to construction of 6-Lane Greenfield Karnal Ring Road starting from NH-44 near Vill. Shamgarh terminating at Karnal-Munak Road (MDR 115) under Bharatmala Pariyojna in Haryana.	01-May-2025	08:00	08-May-2025	18:00		PLANNED	Approved	01-May-25	08:00	08-May-25	18:00	Shutdown already availed by Utility in April for one day/ May be allowed subject to real time Grid conditions and Load managemnet by BBMB/Punjab consent.

937	RQ218440	OCC_230	napp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NAPP(NP)-DEBAI(UP) (UP) CKT-1	UPPTCL	D	1. PM and teting of 220kv isolators, CT,CVT,LA, Jumper, insulators. 2. 220kv Bus-C busbar differential testing.	30-May-2025	08:00	31-May-2025	18:00		PLANNED	Approved	30-May-25	08:00	31-May-25	18:00	May be given on daily basis subject to real time grid conditions and UP consent.
938	RQ218441	OCC_230	napp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NAPP(NP)-ATRAULI(UP) (UP) CKT-1	UPPTCL	D	1. PM and teting of 220kv isolators, CT,CVT,LA, Jumper, insulators. 2. 220kv Bus-C busbar differential testing.	28-May-2025	08:00	29-May-2025	18:00		PLANNED	Approved	28-May-25	08:00	29-May-25	18:00	May be given on daily basis subject to real time grid conditions and UP consent.
939	RQ218442	OCC_230	napp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NAPP(NP)-KHURJA(UP) (UP) CKT-1	UPPTCL	D	1. PM and teting of 220kv isolators, CT,CVT,LA, Jumper, insulators. 2. 220kv Bus-C busbar differential testing.	26-May-2025	08:00	27-May-2025	18:00		PLANNED	Approved	26-May-25	08:00	27-May-25	18:00	May be given on daily basis subject to real time grid conditions and UP consent.
940	RQ218444	OCC_230	napp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NAPP(NP)-SIMBHOLI(UP) (UP) CKT-1	UPPTCL	D	PM and teting of 220kv isolators, CT,CVT,LA, Jumper, insulators	24-May-2025	08:00	25-May-2025	18:00		PLANNED	Approved	24-May-25	08:00	25-May-25	18:00	May be given on daily basis subject to real time grid conditions and UP consent.
941	RQ218443	OCC_230	napp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NAPP(NP)-SAMBHAL(UP) (UP) CKT-1	UPPTCL	D	PM and teting of 220kv isolators, CT,CVT,LA, Jumper, insulators	22-May-2025	08:00	23-May-2025	18:00		PLANNED	Approved	22-May-25	08:00	23-May-25	18:00	May be given on daily basis subject to real time grid conditions and UP consent.
942	RQ218707	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUCKNOW_1(PG)-KANDUNI (UP) CKT-2	UPPTCL	D	220KV BUSBAR-2 PROTECTION RETROFITMENT & FUNCTIONAL TESTING AND PRIMARY INJECTION TESTING WITH ASSOCIATED BAY AT 400KV LUCKNOW SS	14-May-2025	10:00	14-May-2025	18:00		PLANNED	Approved	14-May-25	10:00	14-May-25	18:00	
943	RQ218901	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SHAHJAHANPUR(PG)-SHAHJAHANPUR(UP) (UP) CKT-1	UPPTCL	D	AMP of Line equipments of 220kv Shahjahanpur_Paina (Shahjahanpur UPPCL) Line	13-May-2025	10:00	13-May-2025	17:00		PLANNED	Approved	13-May-25	10:00	13-May-25	17:00	
944	RQ218658	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUCKNOW_1(PG)-KANDUNI (UP) CKT-1	UPPTCL	D	220KV BUSBAR-2 PROTECTION RETROFITMENT & FUNCTIONAL TESTING AND PRIMARY INJECTION TESTING WITH ASSOCIATED BAY AT 400KV LUCKNOW SS	13-May-2025	10:00	13-May-2025	18:00		PLANNED	Approved	13-May-25	10:00	13-May-25	18:00	
945	RQ218643	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SHAHJAHANPUR(PG)-GOLA(UP) (UP) CKT-1	UPPTCL	D	For Line equipment AMP work at 400/220kv Shahjahanpur SS end	12-May-2025	10:00	12-May-2025	18:00		PLANNED	Approved	12-May-25	10:00	12-May-25	18:00	
946	RQ218808	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KURSI ROAD(UP)-LUCKNOW_1(PG) (UP) CKT-2	UPPTCL	D	220KV BUSBAR-2 PROTECTION RETROFITMENT & FUNCTIONAL TESTING AND PRIMARY INJECTION TESTING WITH ASSOCIATED BAY AT 400KV LUCKNOW SS	12-May-2025	10:00	12-May-2025	18:00		PLANNED	Approved	12-May-25	10:00	12-May-25	18:00	



947	RQ218815	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NEW TANDA (UP)-SOHAWAL(PG) (UP) CKT-1	UPPTCL	D	Line bay maintenece	11-May-2025	09:00	11-May-2025	18:00		PLANNED	Approved	11-May-25	09:00	11-May-25	18:00	
948	RQ218712	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUCKNOW_1(PG)-BAKSHI KA TALAB(UP) (UP) CKT-1	UPPTCL	D	220KV BUSBAR-2 PROTECTION RETROFITMENT & FUNCTIONAL TESTING AND PRIMARY INJECTION TESTING WITH ASSOCIATED BAY AT 400KV LUCKNOW SS	10-May-2025	10:00	10-May-2025	18:00		PLANNED	Approved	10-May-25	10:00	10-May-25	18:00	
949	RQ218713	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHINHAT(UP)-LUCKNOW_1(PG) (UP) CKT-1	UPPTCL	D	220KV BUSBAR-2 PROTECTION RETROFITMENT & FUNCTIONAL TESTING AND PRIMARY INJECTION TESTING WITH ASSOCIATED BAY AT 400KV LUCKNOW SS	10-May-2025	10:00	10-May-2025	18:00		PLANNED	Approved	10-May-25	10:00	10-May-25	18:00	
950	RQ218682	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SOHAWAL(PG)-SOHAWAL(UP) (UP) CKT-1	UPPTCL	D	Line bay maintenece	10-May-2025	09:00	10-May-2025	18:00		PLANNED	Approved	10-May-25	09:00	10-May-25	18:00	
951	RQ218807	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KURSI ROAD(UP)-LUCKNOW_1(PG) (UP) CKT-1	UPPTCL	D	220KV BUSBAR-2 PROTECTION RETROFITMENT & FUNCTIONAL TESTING AND PRIMARY INJECTION TESTING WITH ASSOCIATED BAY AT 400KV LUCKNOW SS	09-May-2025	10:00	09-May-2025	18:00		PLANNED	Approved	09-May-25	10:00	09-May-25	18:00	
952	RQ218814	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SOHAWAL(PG)-BARABANKI(UP) (UP) CKT-1	UPPTCL	D	Line bay maintenece	09-May-2025	09:00	09-May-2025	18:00		PLANNED	Approved	09-May-25	09:00	09-May-25	18:00	
953	RQ218655	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUCKNOW_1(PG)-KANDUNI (UP) CKT-2	UPPTCL	D	220KV BUSBAR-1 PROTECTION RETROFITMENT & FUNCTIONAL TESTING AND PRIMARY INJECTION TESTING WITH ASSOCIATED BAY AT 400KV LUCKNOW SS	07-May-2025	10:00	07-May-2025	18:00		PLANNED	Approved	07-May-25	10:00	07-May-25	18:00	
954	RQ218650	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUCKNOW_1(PG)-KANDUNI (UP) CKT-1	UPPTCL	D	220KV BUSBAR-1 PROTECTION RETROFITMENT & FUNCTIONAL TESTING AND PRIMARY INJECTION TESTING WITH ASSOCIATED BAY AT 400KV LUCKNOW SS	06-May-2025	10:00	06-May-2025	18:00		PLANNED	Approved	06-May-25	10:00	06-May-25	18:00	
955	RQ218681	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SOHAWAL(PG)-BAHRAICH(UP) (UP) CKT-1	UPPTCL	D	For Relay Testing & scheme updation	06-May-2025	09:00	06-May-2025	18:00		PLANNED	Approved	06-May-25	09:00	06-May-25	18:00	

956	RQ218810	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KURSI ROAD(UP)-LUCKNOW_1(PG) (UP) CKT-2	UPPTCL	D	220KV BUSBAR-1 PROTECTION RETROFITMENT FUNCTIONAL TESTING AND PRIMARY INJECTION TESTING WITH ASSOCIATED BAY AT 400KV LUCKNOW SS	05-May-2025	10:00	05-May-2025	18:00		PLANNED	Approved	05-May-25	10:00	05-May-25	18:00	
957	RQ217818	OCC_230	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARSAWAN(UP)-KHODRI(UK) (UP) CKT-1	UPPTCL	D	Reason Looping chopping of tree in line corridor.	05-May-2025	09:00	09-May-2025	18:00		PLANNED	Approved	05-May-25	09:00	09-May-25	18:00	
958	RQ218680	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SOHAWAL(PG)-GONDA(UP) (UP) CKT-1	UPPTCL	D	For Relay Testing & scheme updation	05-May-2025	09:00	05-May-2025	18:00		PLANNED	Approved	05-May-25	09:00	05-May-25	18:00	
959	RQ217797	OCC_230	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAR(NT)-RAEBAREILLY(PG) (UP) CKT-2	UPPTCL	C	* Height Raising and other maintenance works	05-May-2025	08:00	15-May-2025	18:00		PLANNED	Approved	05-May-25	08:00	15-May-25	18:00	Subject to NTPC and PG consent, real time grid condition/Max two lines shutdown at a time from Unchahar end/ Load to be managed by UP during shutdown
960	RQ218679	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SOHAWAL(PG)-AYODHYA (UP) (UP) CKT-1	UPPTCL	D	For Relay Testing & scheme updation	04-May-2025	09:00	04-May-2025	18:00		PLANNED	Approved	04-May-25	09:00	04-May-25	18:00	
961	RQ218645	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUCKNOW_1(PG)-BAKSHI KA TALAB(UP) (UP) CKT-1	UPPTCL	D	220KV BUSBAR-1 PROTECTION RETROFITMENT FUNCTIONAL TESTING AND PRIMARY INJECTION TESTING WITH ASSOCIATED BAY AT 400KV LUCKNOW SS	03-May-2025	10:00	03-May-2025	18:00		PLANNED	Approved	03-May-25	10:00	03-May-25	18:00	
962	RQ218648	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHINHAT(UP)-LUCKNOW_1(PG) (UP) CKT-1	UPPTCL	D	220KV BUSBAR-1 PROTECTION RETROFITMENT FUNCTIONAL TESTING AND PRIMARY INJECTION TESTING WITH ASSOCIATED BAY AT 400KV LUCKNOW SS	03-May-2025	10:00	03-May-2025	18:00		PLANNED	Approved	03-May-25	10:00	03-May-25	18:00	
963	RQ218809	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KURSI ROAD(UP)-LUCKNOW_1(PG) (UP) CKT-1	UPPTCL	D	220KV BUSBAR-1 PROTECTION RETROFITMENT FUNCTIONAL TESTING AND PRIMARY INJECTION TESTING WITH ASSOCIATED BAY AT 400KV LUCKNOW SS	02-May-2025	10:00	02-May-2025	18:00		PLANNED	Approved	02-May-25	10:00	02-May-25	18:00	
964	RQ218536	OCC_230	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-AJITWAL(PG) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 60 to 80	29-May-2025	08:00	29-May-2025	18:00		PLANNED	Approved	29-May-25	08:00	29-May-25	18:00	
965	RQ218532	OCC_230	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-DORAH(A) (PS) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 20 to 40	28-May-2025	08:00	28-May-2025	18:00		PLANNED	Approved	28-May-25	08:00	28-May-25	18:00	

966	RQ218526	OCC_230	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PAKHOWAL(P5)-LUDHIANA(PG) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 20 to 35	26-May-2025	08:00	26-May-2025	18:00		PLANNED	Approved	26-May-25	08:00	26-May-25	18:00	
967	RQ218517	OCC_230	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAGRAON(P5)-LUDHIANA(PG) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 20 to 40	21-May-2025	08:00	21-May-2025	18:00		PLANNED	Approved	21-May-25	08:00	21-May-25	18:00	
968	RQ218480	OCC_230	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(P5) (PS) CKT-2	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	16-May-2025	08:00	16-May-2025	18:00		PLANNED	Approved	16-May-25	08:00	16-May-25	18:00	
969	RQ218477	OCC_230	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-DANDHARIKALAN I(P5) (PSTCL) CKT-2	PSTCL	D	Tree cutting and Jumper tightening TN 1 to 16	14-May-2025	08:00	14-May-2025	18:00		PLANNED	Approved	14-May-25	08:00	14-May-25	18:00	
970	RQ218472	OCC_230	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-DANDHARIKALAN I(P5) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 1 to 16	12-May-2025	08:00	12-May-2025	18:00		PLANNED	Approved	12-May-25	08:00	12-May-25	18:00	
971	RQ218464	OCC_230	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DANDHARIKALAN I(P5)-LUDHIANA(PG) (PSTCL) CKT-2	PSTCL	D	Tree cutting and Jumper tightening TN 1 to 15	07-May-2025	08:00	07-May-2025	18:00		PLANNED	Approved	07-May-25	08:00	07-May-25	18:00	
972	RQ218457	OCC_230	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(P5) (PSTCL) CKT-2	PSTCL	D	Tree cutting and Jumper tightening TN 242 to 260	05-May-2025	08:00	05-May-2025	18:00		PLANNED	Approved	05-May-25	08:00	05-May-25	18:00	
973	RQ218453	OCC_230	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(P5) (PS) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	02-May-2025	08:00	02-May-2025	18:00		PLANNED	Approved	02-May-25	08:00	02-May-25	18:00	
974	RQ218454	OCC_230	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(P5) (PSTCL) CKT-1	PSTCL	D	General maintenance, Jumper Tightening, Disc cleaning and tree trimming.	02-May-2025	08:00	02-May-2025	18:00		PLANNED	Approved	02-May-25	08:00	02-May-25	18:00	
975	RQ218452	OCC_230	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(P5) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 242 to 260	01-May-2025	09:00	01-May-2025	18:00		PLANNED	Approved	01-May-25	09:00	01-May-25	18:00	
976	RQ219025	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(P5) (PG) CKT-2		D	Damaged E/W replacement between span 154-155 and Tr. Line AMP work(Jumper Bolt/Nut Loose,Vibration damper Loose, Spacers Damaged)	28-May-2025	09:00	28-May-2025	18:00	Kindly approve.	PLANNED	Approved	28-May-25	09:00	28-May-25	18:00	
977	RQ217974	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SIKAR(R5)-SIKAR(PG) (RS) CKT-3		D	Line bay AMP	28-May-2025	08:00	28-May-2025	18:00		PLANNED	Approved	28-May-25	08:00	28-May-25	18:00	
978	RQ218773	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-UDHAMPUR(PDD) (PG) CKT-2		D	Tr. Line AMP work(Jumper Bolt/Nut Loose,Vibration damper Loose, Spacers Damaged)	27-May-2025	09:00	27-May-2025	18:00	Kindly approve.	PLANNED	Approved	27-May-25	09:00	27-May-25	18:00	

979	RQ219034	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENGANGA(NH)-WAGOORA(PG) (PG) CKT-1		D	For AMP of Line Equipments	27-May-2025	09:00	27-May-2025	18:00	Kindly approve.	PLANNED	Approved	27-May-25	09:00	27-May-25	18:00	
980	RQ217973	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SIKAR(PG)-DHOD (RS) (RS) CKT-1		D	Line bay AMP	27-May-2025	08:00	27-May-2025	18:00		PLANNED	Approved	27-May-25	08:00	27-May-25	18:00	
981	RQ218772	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-UDHAMPUR(PDD) (PG) CKT-1		D	Tr. Line AMP work(Jumper Bolt/Nut Loose,Vibration damper Loose, Spacers Damaged)	26-May-2025	09:00	26-May-2025	18:00	Kindly approve.	PLANNED	Approved	26-May-25	09:00	26-May-25	18:00	
982	RQ218039	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1		D	Insert additional glass disc work by Kota & Chittorgarh	25-May-2025	08:00	30-May-2025	18:00	Non auto for 220 kV RAPPB-Chittorgarh Ckt-2	PLANNED	Approved	25-May-25	15:00	30-May-25	23:00	May be given from 1500 Hrs/ NPCIL & Rajasthan consent.
983	RQ218119	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KOTPUTLI(PG)-MANOHARPUR(RS) (RS) CKT-1		D	For AMP work and Relay Testing at Kotputli Substation	24-May-2025	09:00	24-May-2025	18:00	For AMP work and Relay Testing at Kotputli Substation	PLANNED	Approved	24-May-25	09:00	24-May-25	18:00	
984	RQ217971	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJ2L PSS HB_FGRAH_PG (AHEJ2L) (AHEJ2L) CKT-1		D	AMP OF LINE BAYS	23-May-2025	17:00	24-May-2025	23:59	AMP WORK	PLANNED	Approved	23-May-25	19:00	24-May-25	23:59	May be given from 1900 Hrs
985	RQ218775	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KAITHAL(PG)-NEEMWALA(HV) (HVPNL) CKT-2		D	AMP Work of Line Equipments & Line Bays	23-May-2025	09:30	23-May-2025	17:30	Kindly approve.	PLANNED	Approved	23-May-25	09:30	23-May-25	17:30	
986	RQ218118	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KOTPUTLI(PG)-KOTPUTLI(RS) (RS) CKT-1		D	For AMP work and Relay Testing at Kotputli Substation	23-May-2025	09:00	23-May-2025	18:00	For AMP work and Relay Testing at Kotputli Substation	PLANNED	Approved	23-May-25	09:00	23-May-25	18:00	
987	RQ217989	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-NEEMRANA(RS) (RS) CKT-1		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays in its main bay and distance relay testin	23-May-2025	09:00	23-May-2025	18:00		PLANNED	Approved	23-May-25	09:00	23-May-25	18:00	
988	RQ218778	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANCHKULA(PG)-PANCHKULA_SEC_32(HV) (HVPNL) CKT-2		D	AMP Work of Line Equipments & Line Bays	23-May-2025	08:00	23-May-2025	18:00	Kindly approve.	PLANNED	Approved	23-May-25	08:00	23-May-25	18:00	
989	RQ218774	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KAITHAL(PG)-NEEMWALA(HV) (HVPNL) CKT-1		D	AMP Work of Line Equipments & Line Bays	22-May-2025	09:30	22-May-2025	17:30	Kindly approve.	PLANNED	Approved	22-May-25	09:30	22-May-25	17:30	
990	RQ217988	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-KUSHKHERA(RS) (RS) CKT-1		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays in its main bay and distance relay testin	22-May-2025	09:00	22-May-2025	18:00		PLANNED	Approved	22-May-25	09:00	22-May-25	18:00	

991	RQ218117	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KOTPUTLI(PG)-BANSUR(RS) (RS) CKT-2		D	For Relay Testing at Kotputli Substation	22-May-2025	08:00	22-May-2025	18:00	For Relay Testing at Kotputli Substation	PLANNED	Approved	22-May-25	08:00	22-May-25	18:00	
992	RQ217972	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-1		D	AMP OF LINE BAYS	21-May-2025	17:00	21-May-2025	23:59	AMP WORK	PLANNED	Approved	21-May-25	19:00	21-May-25	23:59	May be given from 1900 Hrs
993	RQ217987	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-MAU(HV) (HVPNL) CKT-1		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays in its main bay and distance relay testin	21-May-2025	09:00	21-May-2025	18:00		PLANNED	Approved	21-May-25	09:00	21-May-25	18:00	
994	RQ218116	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KOTPUTLI(PG)-BANSUR(RS) (RS) CKT-1		D	For Relay Testing at Kotputli Substation	21-May-2025	09:00	21-May-2025	18:00	For Relay Testing at Kotputli Substation	PLANNED	Approved	21-May-25	09:00	21-May-25	18:00	
995	RQ218777	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANCHKULA(PG)-PANCHKULA_SEC_32(HV) (HVPNL) CKT-1		D	AMP Work of Line Equipments & Line Bays	21-May-2025	08:00	21-May-2025	18:00	Kindly approve.	PLANNED	Approved	21-May-25	08:00	21-May-25	18:00	
996	RQ217986	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-HSIDC BAWAL(HV) (HVPNL) CKT-1		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays in its main bay and distance relay testin	20-May-2025	09:00	20-May-2025	18:00		PLANNED	Approved	20-May-25	09:00	20-May-25	18:00	
997	RQ218054	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-VATIKA(RS) (RS) CKT-2		D	TBC related Scheme checking and TBC isolator alignment work	20-May-2025	08:00	20-May-2025	18:00		PLANNED	Approved	20-May-25	08:00	20-May-25	18:00	
998	RQ217970	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJ3L PSS HB_FGRAH_PG (AHEJ3L) (AHEJ3L) CKT-1		D	AMP OF LINE BAYS	19-May-2025	17:00	20-May-2025	23:59	AMP WORK	PLANNED	Approved	19-May-25	19:00	20-May-25	23:59	May be given from 1900 Hrs
999	RQ217985	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-REWARI(HV) (HVPNL) CKT-2		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays in its main bay and distance relay testin	19-May-2025	09:00	19-May-2025	18:00		PLANNED	Approved	19-May-25	09:00	19-May-25	18:00	
1000	RQ218776	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAWLU(HV)-PANCHKULA(PG) (HVPNL) CKT-1		D	AMP Work of Line Equipments & Line Bays	19-May-2025	08:00	19-May-2025	18:00	Kindly approve.	PLANNED	Approved	19-May-25	08:00	19-May-25	18:00	
1001	RQ218040	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-2		D	Insert additional glass disc work by Kota & Chittorgarh	19-May-2025	08:00	24-May-2025	18:00	Non auto for 220 kV RAPPB-Chittorgarh Ckt-1	PLANNED	Approved	19-May-25	15:00	24-May-25	23:00	May be given from 1500 Hrs/ NPCIL & Rajasthan consent.

1002	RQ218781	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-RAILWAYHR(RLY) (HVPNL) CKT-1		D	AMP Work of Line Equipments & Line Bays	18-May-2025	09:00	18-May-2025	18:00	Kindly approve.	PLANNED	Approved	18-May-25	09:00	18-May-25	18:00	
1003	RQ218053	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-VATIKA(RS) (RS) CKT-1		D	TBC related Scheme checking and TBC isolator alignment work	18-May-2025	08:00	18-May-2025	18:00		PLANNED	Approved	18-May-25	08:00	18-May-25	18:00	
1004	RQ217969	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-ASEJOL_HB FTGH2 (ASEJOL) (ASEJOL) CKT-1		D	AMP OF LINE BAYS	17-May-2025	17:00	18-May-2025	23:59	AMP WORK	PLANNED	Approved	17-May-25	19:00	18-May-25	23:59	May be given from 1900 Hrs
1005	RQ217984	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-REWARI(HV) (HVPNL) CKT-1		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays in its main bay and distance relay testin	17-May-2025	09:00	17-May-2025	18:00		PLANNED	Approved	17-May-25	09:00	17-May-25	18:00	
1006	RQ217938	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JIND(PG)-MUND (HV) (HVPNL) CKT-2		D	Relay testing work	17-May-2025	08:00	17-May-2025	18:00		PLANNED	Approved	17-May-25	08:00	17-May-25	18:00	
1007	RQ217983	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-2		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays in its main bay and distance relay testin	16-May-2025	09:00	16-May-2025	18:00		PLANNED	Approved	16-May-25	09:00	16-May-25	18:00	
1008	RQ218052	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-CHAKSU(RS) (RS) CKT-1		D	TBC related Scheme checking and TBC isolator alignment work	16-May-2025	08:00	16-May-2025	18:00		PLANNED	Approved	16-May-25	08:00	16-May-25	18:00	
1009	RQ217937	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JIND(PG)-MUND (HV) (HVPNL) CKT-1		D	Relay testing work	16-May-2025	08:00	16-May-2025	18:00		PLANNED	Approved	16-May-25	08:00	16-May-25	18:00	
1010	RQ217968	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-ASEJOL_HB FTGH2 (ASEJOL) (ASEJOL) CKT-2		D	AMP OF LINE BAYS	15-May-2025	17:00	16-May-2025	23:59	AMP WORK	PLANNED	Approved	15-May-25	19:00	16-May-25	23:59	May be given from 1900 Hrs
1011	RQ218012	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)-SAYLA(RS) (RS) CKT-2		D	LINE BAY EQUIPMENT AMP TESTING WORK, SIEMENS RELAY 7SA522 FIRMWARE UPGRADATION	15-May-2025	09:00	15-May-2025	18:00	LINE BAY EQUIPMENT AMP TESTING WORK, SIEMENS RELAY 7SA522 FIRMWARE UPGRADATION	PLANNED	Approved	15-May-25	09:00	15-May-25	18:00	
1012	RQ217982	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-1		D	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays in its main bay and distance relay testin	15-May-2025	09:00	15-May-2025	18:00		PLANNED	Approved	15-May-25	09:00	15-May-25	18:00	

1013	RQ219059	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-NEHRIAN(HP) (PG) CKT-1		D	AR Non auto mode required	14-May-2025	09:00	14-May-2025	17:00	Kindly approve.	PLANNED	Approved	14-May-25	09:00	14-May-25	17:00	
1014	RQ218011	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)-SAYLA(RS) (RS) CKT-1		D	LINE BAY EQUIPMENT AMP TESTING WORK, SIEMENS RELAY 7SA522 FIRMWARE UPGRADATION	14-May-2025	09:00	14-May-2025	18:00	LINE BAY EQUIPMENT AMP TESTING WORK, SIEMENS RELAY 7SA522 FIRMWARE UPGRADATION	PLANNED	Approved	14-May-25	09:00	14-May-25	18:00	
1015	RQ219058	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-NEHRIAN(HP) (PG) CKT-2		D	S/D REQUIRED FOR RECTIFICATION OF SD NATURE DEFECTS	14-May-2025	09:00	14-May-2025	17:00	Kindly approve.	PLANNED	Approved	14-May-25	09:00	14-May-25	17:00	
1016	RQ218051	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-GONER(RS) (RS) CKT-1		D	TBC related Scheme checking and TBC isolator alignment work	14-May-2025	08:00	14-May-2025	18:00		PLANNED	Approved	14-May-25	08:00	14-May-25	18:00	
1017	RQ218111	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FARIDABAD SEC-58 (HV)-SAMAYPUR(BB) (PG) CKT-2		D	Rectification of Shutdown nature defects in line	14-May-2025	08:00	14-May-2025	18:00	non-auto mode of other parallel ckt , 400kv FGPP(NTPC) - Samaipur(BBM B) ckt-1.	PLANNED	Approved	14-May-25	08:00	14-May-25	18:00	
1018	RQ218041	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1		D	Insert additional glass disc work	14-May-2025	08:00	19-May-2025	18:00	S/D required timely	PLANNED	Approved	14-May-25	08:00	19-May-25	18:00	
1019	RQ217967	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-DEVIKOT SL_FTHG2 (NTPC_DEVIKOT) (NTPC_DEVIKOT) CKT-1		D	AMP OF LINE BAYS	13-May-2025	17:00	14-May-2025	23:59	AMP WORK	PLANNED	Approved	13-May-25	19:00	14-May-25	23:59	May be given from 1900 Hrs
1020	RQ218050	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-SEZIAIPUR(RS) (RS) CKT-1		D	TBC isolator alignment work	13-May-2025	08:00	13-May-2025	18:00		PLANNED	Approved	13-May-25	08:00	13-May-25	18:00	
1021	RQ219056	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-NEHRIAN(HP) (PG) CKT-1		D	S/D REQUIRED FOR RECTIFICATION OF SD NATURE DEFECTS	12-May-2025	09:00	12-May-2025	17:00	Kindly approve.	PLANNED	Approved	12-May-25	09:00	12-May-25	17:00	
1022	RQ219057	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-NEHRIAN(HP) (PG) CKT-2		D	AR Non auto mode required	12-May-2025	09:00	12-May-2025	17:00	Kindly approve.	PLANNED	Approved	12-May-25	09:00	12-May-25	17:00	
1023	RQ218780	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-AJITWAL(PG) (PS) CKT-1		D	AMP Work of Line Equipments & Line Bays	12-May-2025	08:00	12-May-2025	18:00	Kindly approve.	PLANNED	Approved	12-May-25	08:00	12-May-25	18:00	
1024	RQ217966	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-ASER2PL_SL_FTH G2_PG (ADANI SOLAR ENRGY RJ TWO PRIVATE LIMITED) CKT-1		D	AMP OF LINE BAYS	11-May-2025	17:00	12-May-2025	23:59	AMP WORK	PLANNED	Approved	11-May-25	19:00	12-May-25	23:59	May be given from 1900 Hrs

1025	RQ218034	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2		D	Insert additional glass disc work by Kota & For attending S/D nature defects by Kankroli	11-May-2025	08:00	17-May-2025	18:00	Non auto mode for 220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1, MOST URGENT	PLANNED	Approved	11-May-25	08:00	17-May-25	18:00	May be given subject to real time grid conditions/Anta & Rajasthan consent/Load to be managed by Rajasthan.
1026	RQ218049	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DUNI(RS)-JAIPUR SOUTH(PG) (RS) CKT-1		D	TBC isolator alignment work	10-May-2025	08:00	10-May-2025	18:00		PLANNED	Approved	10-May-25	08:00	10-May-25	18:00	
1027	RQ218176	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-GONER(RS) (RS) CKT-1		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	09-May-2025	09:00	10-May-2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Approved	09-May-25	09:00	10-May-25	18:00	
1028	RQ218771	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-PAMPORE(PDD) (PG) CKT-2		D	Under ADDCAP vide CERC petition No 470/TT/2020 dated 14.10.2021 FOR CT REPLACEMENT & replacement of dropper from Line to 20689A Isolator, S/D of 220KV Bus 1 required on same period	09-May-2025	09:00	10-May-2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	09-May-25	09:00	10-May-25	18:00	May be given on daily basis subject to real time grid conditions and J&K consent.
1029	RQ218010	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)-SANCHORE(RS) (RS) CKT-1		D	LINE BAY EQUIPMENT AMP TESTING WORK, SIEMENS RELAY 7SA522 FIRMWARE UPGRADATION	09-May-2025	09:00	09-May-2025	18:00	LINE BAY EQUIPMENT AMP TESTING WORK, SIEMENS RELAY 7SA522 FIRMWARE UPGRADATION	PLANNED	Approved	09-May-25	09:00	09-May-25	18:00	
1030	RQ218009	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)-BHINMAL(RS) (RS) CKT-2		D	LINE BAY EQUIPMENT AMP TESTING WORK, SIEMENS RELAY 7SA522 FIRMWARE UPGRADATION	08-May-2025	09:00	08-May-2025	18:00	LINE BAY EQUIPMENT AMP TESTING WORK, SIEMENS RELAY 7SA522 FIRMWARE UPGRADATION	PLANNED	Approved	08-May-25	09:00	08-May-25	18:00	
1031	RQ218779	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(PG) (PSTCL) CKT-4		D	AMP Work of Line Equipments & Line Bays	08-May-2025	08:00	08-May-2025	18:00	Kindly approve.	PLANNED	Approved	08-May-25	08:00	08-May-25	18:00	
1032	RQ218087	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOHANA(HV)-SONIPAT(PG) (HVPNL) CKT-1		D	AMP OF LINE EQUIPMENTS	07-May-2025	10:00	07-May-2025	14:00	AMP OF LINE EQUIPMENTS	PLANNED	Approved	07-May-25	10:00	07-May-25	14:00	



1033	RQ218770	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-PAMPPORE(PDD) (PG) CKT-1		D	Under ADDCAP vide CERC petition No 470/TT/2020 dated 14.10.2021 FOR CT REPLACEMENT & replacement of dropper from Line to 20789A Isolator, S/D of 220KV Bus 1 required on same period	07-May-2025	09:00	08-May-2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	07-May-25	09:00	08-May-25	18:00	May be given on daily basis subject to real time grid conditions and J&K consent.
1034	RQ218184	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PIRANKALIYAR(U K)-ROORKEE(PG) (PTCUL) CKT-3		D	AMP work	07-May-2025	09:00	07-May-2025	18:00		PLANNED	Approved	07-May-25	09:00	07-May-25	18:00	
1035	RQ218008	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)-BHINMAL(RS) (RS) CKT-1		D	LINE BAY EQUIPMENT AMP TESTING WORK, SIEMENS RELAY 7SA522 FIRMWARE UPGRADATION	07-May-2025	09:00	07-May-2025	18:00	LINE BAY EQUIPMENT AMP TESTING WORK, SIEMENS RELAY 7SA522 FIRMWARE UPGRADATION	PLANNED	Approved	07-May-25	09:00	07-May-25	18:00	
1036	RQ218044	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-SAWAIMADHOPUR(RS) (PG) CKT-1		D	Insert additional glass disc work	07-May-2025	08:00	12-May-2025	18:00	Non auto for 220 kv Anta(NTPC)-Lalsot(RS) ti	PLANNED	Approved	07-May-25	08:00	12-May-25	18:00	May be given subject to real time grid conditions/Anta & Rajasthan consent/Load to be managed by Rajasthan.
1037	RQ218122	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANKROLI(PG)-KANKROLI(RS) (RS) CKT-2		D	For AMP Purpose	06-May-2025	09:00	06-May-2025	18:00		PLANNED	Approved	06-May-25	15:00	06-May-25	23:00	May be given from 1500 Hrs/ Rajasthan consent.
1038	RQ218007	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)-REODAR(RS) (RS) CKT-1		D	LINE BAY EQUIPMENT AMP TESTING WORK, SIEMENS RELAY 7SA522 FIRMWARE UPGRADATION	06-May-2025	09:00	06-May-2025	18:00	LINE BAY EQUIPMENT AMP TESTING WORK, SIEMENS RELAY 7SA522 FIRMWARE UPGRADATION	PLANNED	Approved	06-May-25	09:00	06-May-25	18:00	
1039	RQ218183	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PIRANKALIYAR(U K)-ROORKEE(PG) (PTCUL) CKT-2		D	relay retrofiment work	06-May-2025	09:00	06-May-2025	18:00		PLANNED	Approved	06-May-25	09:00	06-May-25	18:00	
1040	RQ218182	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PIRANKALIYAR(U K)-ROORKEE(PG) (PTCUL) CKT-1		D	relay retrofiment work	05-May-2025	09:00	05-May-2025	18:00		PLANNED	Approved	05-May-25	09:00	05-May-25	18:00	
1041	RQ218175	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-VATIKA(RS) (RS) CKT-2		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	05-May-2025	09:00	06-May-2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Approved	05-May-25	09:00	06-May-25	18:00	

1042	RQ218174	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-VATIKA(RS) (RS) CKT-1		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	05-May-2025	09:00	06-May-2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Approved	05-May-25	09:00	06-May-25	18:00	
1043	RQ218121	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANKROLI(PG)-KANKROLI(RS) (RS) CKT-1		D	For AMP Purpose	05-May-2025	09:00	05-May-2025	18:00		PLANNED	Approved	05-May-25	15:00	05-May-25	23:00	May be given from 1500 Hrs/ Rajasthan consent.
1044	RQ217943	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHRADUN(PG)-JHAJRA(UK) (PTCUL) CKT-1		D	210L Line bay amp work	05-May-2025	08:00	05-May-2025	18:00		PLANNED	Approved	05-May-25	08:00	05-May-25	18:00	
1045	RQ218093	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1		D	for attending shutdown defects	05-May-2025	08:00	05-May-2025	18:00	to attend shutdown defets	PLANNED	Approved	05-May-25	08:00	05-May-25	18:00	
1046	RQ218181	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ROORKEE(PG)-RAMNAGAR(UK) (PTCUL) CKT-1		D	relay retrofitment work	03-May-2025	09:00	03-May-2025	18:00		PLANNED	Approved	03-May-25	09:00	03-May-25	18:00	
1047	RQ218769	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-ZIANKOTE(JK) (PDD JK) CKT-2		D	Under ADDCAP vide CERC petition No 470/TT/2020 dated 14.10.2021 FOR CT REPLACEMENT & For Replacement of 220kV Zainakote-2 20589B to Bus-2 Droppers, SD of 220KB Bus 2 also required	03-May-2025	09:00	04-May-2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	03-May-25	09:00	04-May-25	18:00	May be given on daily basis subject to real time grid conditions and J&K consent.
1048	RQ218768	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-ZIANKOTE(JK) (PDD JK) CKT-1		D	Under ADDCAP vide CERC petition No 470/TT/2020 dated 14.10.2021 FOR CT REPLACEMENT & For Replacement of 220kV Zainakote-1 21089B to Bus-2 Droppers, SD of 220KB Bus 2 also required	01-May-2025	09:00	02-May-2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	01-May-25	09:00	02-May-25	18:00	May be given on daily basis subject to real time grid conditions and J&K consent.
1049	RQ218032	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_C(NP)-ANTA(NT) (PG) CKT-1		D	Insert additional glass disc work	01-May-2025	08:00	06-May-2025	18:00	S/D required timely	PLANNED	Approved	01-May-25	08:00	06-May-25	18:00	May be given subject to real time grid conditions/Anta & NPCIL consent.
1050	RQ218033	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1		D	Insert additional glass disc work by Kota & For attending S/D nature defects by Kankroli	01-May-2025	08:00	06-May-2025	18:00	Non auto mode for 220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2, MOST URGENT	PLANNED	Approved	01-May-25	08:00	06-May-25	18:00	May be given subject to real time grid conditions/Anta & Rajasthan consent/Load to be managed by Rajasthan.
1051	RQ218043	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1		D	Insert additional glass disc work	01-May-2025	08:00	06-May-2025	18:00	Non auto for 220 kV Anta(NTPC)-Swaimadhopur (RS) tl	PLANNED	Approved	01-May-25	08:00	06-May-25	18:00	May be given subject to real time grid conditions/Anta & Rajasthan consent/Load to be managed by Rajasthan.

1052	RQ218317	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-ALLAHABADREW AROAD(UP) (PG) CKT-2	POWER GRID	D	Line AMP works at Prayagraj SS.	28-May-2025	08:00	28-May-2025	18:00		PLANNED	Approved	28-May-25	08:00	28-May-25	18:00	
1053	RQ218563	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-ALLAHABADREW AROAD(UP) (PG) CKT-2	POWER GRID	D	Line AMP works at Prayagraj SS.	28-May-2025	08:00	28-May-2025	18:00		PLANNED	Rejected					Request withdrawn by Powergrid/Duplicate entry.
1054	RQ218692	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-CBGANJ(UP) (PG) CKT-1	POWER GRID	D	FOR DISMANTLING OF ERS IN 220 KV TANAKPUR(NHPC)-BAREILLY (CB GANJ) LINE BETWEEN TL Loc. No. 15 & 16 FOR NHAI DIVERSION WORK UNDER SITARGANJ TLM JURISDICTION AFTER THAT LINE SHALL BE TAKEN INTO SERVICE THROUGH NEWLY ERECTED TOWER'S AND ATTENDING SHUTDOWN NATURE DEFECTS IN TL	27-May-2025	09:00	27-May-2025	17:00		PLANNED	Approved	27-May-25	09:00	27-May-25	17:00	
1055	RQ218584	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-JHUSI(UP) (PG) CKT-1	POWER GRID	D	For rectification of shutdown nature defects	26-May-2025	09:00	26-May-2025	18:00		PLANNED	Approved	26-May-25	09:00	26-May-25	18:00	
1056	RQ219132	OCC_230	ntpcncr_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-SAWAIMADHOPUR(RS) (PG) CKT-1	POWER GRID	C	Planned outage	26-May-2025	00:00	28-May-2025	23:59	busbar protection Checking	PLANNED	Approved					May be given subject to real time grid conditions and Rajasthan/PG consent/ May be clubbed with S.No. 1036
1057	RQ218691	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-SITARGANJ(PG) (PG) CKT-1	POWER GRID	D	FOR DISMANTLING OF ERS IN 220 KV TANAKPUR(NHPC)-SITARGANJ(PG) LINE BETWEEN TL Loc. No. 15 & 16 FOR NHAI DIVERSION WORK UNDER SITARGANJ TLM JURISDICTION AFTER THAT LINE SHALL BE TAKEN INTO SERVICE THROUGH NEWLY ERECTED TOWER'S AND ATTENDING SHUTDOWN NATURE DEFECTS IN TL	25-May-2025	09:00	25-May-2025	17:00		PLANNED	Approved	25-May-25	09:00	25-May-25	17:00	

1058	RQ218886	OCC_230	slcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-2	POWER GRID	D	Preventive maintenance works in the outdoor 22011.32/ 33 KV switchyard including replacement of worn out jumpers / droppers and allied clamps etc. Since, the work has to be done in the outdoor switchyard, which involves jumpers connected to BUSBARS, as such shutdown of 220 KV Source lines is required to ensure safety of both men & material working in the outdoor Ya rd.	18-May-2025	07:00	18-May-2025	12:00	30 40 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these gri ds. Rest 200 MW load (approx.) shall be affected.	PLANNED	Approved	18-May-25	07:00	18-May-25	12:00	May be given subject to real time grid conditions/NHPC & PG consent/Load management by J&K.
1059	RQ218885	OCC_230	slcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-1	POWER GRID	D	Preventive maintenance works in the outdoor 22011.32/ 33 KV switchyard including replacement of worn out jumpers / droppers and allied clamps etc. Since, the work has to be done in the outdoor switchyard, which involves jumpers connected to BUSBARS, as such shutdown of 220 KV Source lines is required to ensure safety of both men & material working in the outdoor Ya rd.	18-May-2025	07:00	18-May-2025	12:00	30 40 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these gri ds. Rest 200 MW load (approx.) shall be affected.	PLANNED	Approved	18-May-25	07:00	18-May-25	12:00	May be given subject to real time grid conditions/NHPC & PG consent/Load management by J&K.
1060	RQ218847	OCC_230	slcrrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV INDIRA NAGAR(RS)-HEERAPURA(RS) (PG) CKT-1	POWER GRID	D	Quarterly maintenance of Bay Equipment	14-May-2025	08:00	14-May-2025	18:00		PLANNED	Approved	14-May-25	15:00	14-May-25	23:00	May be given from 1500 Hrs/ PG consent.
1061	RQ218848	OCC_230	slcrrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-INDIRA NAGAR(RS) (PG) CKT-1	POWER GRID	D	Quarterly maintenance of Bay Equipment	13-May-2025	08:00	13-May-2025	18:00		PLANNED	Approved	13-May-25	15:00	13-May-25	23:00	May be given from 1500 Hrs/ PG consent.
1062	RQ218274	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SITARGANJ(PG)-CBGANJ(UP) (PG) CKT-1	POWER GRID	D	To attend the SD nature defects in the Line	10-May-2025	08:00	10-May-2025	18:00		PLANNED	Approved	10-May-25	08:00	10-May-25	18:00	
1063	RQ218271	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-CBGANJ(UP) (PG) CKT-1	POWER GRID	D	To attend the SD nature defects in the Line	09-May-2025	08:00	09-May-2025	18:00		PLANNED	Approved	09-May-25	08:00	09-May-25	18:00	

1064	RQ218577	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-SITARGANJ(PG) (PG) CKT-1	POWER GRID	D	Erection of ERS in 220 KV TANAKPUR-BAREILLY (CB GANJ) Between TL Loc. No. 15 & 16 for NHAI Diversion Work Under Sitarganj TLM jurisdiction after that Line shall be taken into service through ERS	08-May-2025	09:00	08-May-2025	17:00		PLANNED	Approved	08-May-25	09:00	08-May-25	17:00	
1065	RQ218882	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAULIIVI (PG)-DHAULIGANGA(NH) (PG) CKT-2	POWER GRID	D	AMP OFLINE REACTOR AT NHPC END	06-May-2025	09:00	06-May-2025	18:00		PLANNED	Approved	06-May-25	09:00	06-May-25	18:00	
1066	RQ218881	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAULIIVI (PG)-DHAULIGANGA(NH) (PG) CKT-2	POWER GRID	D	AMP OF LINE EQUIPMENT AT PG END	02-May-2025	09:00	02-May-2025	18:00		PLANNED	Approved	02-May-25	09:00	02-May-25	18:00	
1067	RQ218690	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-CBGANJ(UP) (PG) CKT-1	POWER GRID	D	Erection of ERS in 220 KV TANAKPUR-BAREILLY (CB GANJ) Between TL Loc. No. 15 & 16 for NHAI Diversion Work Under Sitarganj TLM jurisdiction after that Line shall be taken into service through ERS	02-May-2025	09:00	02-May-2025	17:00		PLANNED	Approved	02-May-25	09:00	02-May-25	17:00	
1068	RQ218899	OCC_230	slcdjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-CHOWADHI (JK) (PDD JK) CKT-1	POWER GRID,PDD JK	D	Preventive maintenance works in the outdoor 220/33 KV switchyard including replacement of worn out jumpers / droppers and allied clamps etc. Since, the work has to be done in the outdoor switchyard, which involves jumpers connected to BUSBARS, as such shutdown of 220 KV Source lines is required to ensure safety of both men & material working in the outdoor yard.	25-May-2025	08:00	25-May-2025	13:00	The areas which will be affected during the shutdown period are Industrial Areas of Bari Brahmana, Birpur Complex, Sainik Colony, Greater Kailash, Mandal and adjoining areas that are being fed at 33 KV Level from GSS 220kV Chowadhi.	PLANNED	Approved	25-May-25	08:00	25-May-25	13:00	May be given subject to real time grid conditions/ PG consent/Load management by J&K.

1069	RQ218900	OCC_230	slcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHOWADHI (JK)-GLADNI(PDD) (PDD JK) CKT-1	POWER GRID,PD D JK	D	P reventive maintenance works in the outdoor 220/33 KV switchyard including replacement of worn out jumpers / droppers and allied clamps etc. Since, the work has to be done in the outdoor switchyard, which involves jumpers connected to BUSBARS, as such shutdown of 220 KV Source lines is required to ensure safety of both men & material working in the outdoor yard	25-May-2025	08:00	25-May-2025	13:00	The areas which will be affected during the shutdown period are Industrial Areas of Bari Brahmana, Birpur Complex, Sainik Colony, Greater Kailash, Mandal and adjoining areas that are being fed at 33 KV Level from GSS 220kV Chowadhi.	PLANNED	Approved	25-May-25	08:00	25-May-25	13:00	May be given subject to real time grid conditions/ PG consent/Load management by J&K.
1070	RQ218888	OCC_230	slcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHOWADHI (JK)-GLADNI(PDD) (PDD JK) CKT-1	POWER GRID,PD D JK	D	Preventive maintenance works in the outdoor 220/33 KV switchyard including replacement of worn out jumpers / droppers and allied clamps etc. Since, the work has to be done in the outdoor switchyard, which involves jumpers connected to BUSBARS, as such shutdown of 220 KV Source lines is required to ensure safety of both men & material working in the outdoor Ya rd.	18-May-2025	07:00	18-May-2025	12:00	30 40 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these gri ds. Rest 200 MW load (approx.) shall be affected.	PLANNED	Approved	18-May-25	07:00	18-May-25	12:00	May be given subject to real time grid conditions/NHPC & PG consent/Load management by J&K.
1071	RQ218812	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SIKANDRA(UP)-SAIFAI (UP) (PG) CKT-1	POWER GRID,UP PTCL	D	C& Tan delta of Line CT, IR of Surge arrester, CRM, DCRM, Timing of CB and preventive maintenance of LA, Isolator, CT, CVT & CB etc	20-May-2025	09:00	20-May-2025	18:00		PLANNED	Approved	20-May-25	09:00	20-May-25	18:00	
1072	RQ218811	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAEBAREILLY(PG)-BACHRAVAN(UP) (PG) CKT-1	POWER GRID,UP PTCL	D	AMP Work of Line Bay-211 Equipment	12-May-2025	09:00	12-May-2025	18:00		PLANNED	Approved	12-May-25	09:00	12-May-25	18:00	
1073	RQ218216	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-KIRAWALI(UP) (PG) CKT-1	POWER GRID,UP PTCL	D	220kV AGRA-KIRAWALI(UPPTCL) - REPLACEMENT OF SHORT JUMPERS	10-May-2025	09:00	10-May-2025	18:00		PLANNED	Approved	10-May-25	09:00	10-May-25	18:00	
1074	RQ217923	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-KIRAWALI(UP) (PG) CKT-1	POWER GRID,UP PTCL	D	REPLACEMENT OF SHORT JUMPERS	09-May-2025	09:00	09-May-2025	18:00		PLANNED	Approved	09-May-25	09:00	09-May-25	18:00	

1075	RQ217798	OCC_230	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AURAIYA(NT)-SAIFAI (UP) (PG) CKT-1	POWER GRID,UP PTCL	C	* Shutdown of 220KV Saifai-Auraiya(NTPC) line for routine testing by team and maintenance of the line bay at 220	06-May-2025	09:00	06-May-2025	13:00		PLANNED	Approved	06-May-25	09:00	06-May-25	13:00	Subject to real time Grid conditions and NTPC consent.
1076	RQ218625	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-KIDWAI NAGAR KANPUR (UP) (PG) CKT-1	POWER GRID,UP PTCL	D	AMP of line bay equipment at Kanpur	06-May-2025	09:00	06-May-2025	17:00		PLANNED	Approved	06-May-25	09:00	06-May-25	17:00	
1077	RQ217796	OCC_230	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAR(NT)-RAEBAREILLY(PG) (PG) CKT-1	POWER GRID,UP PTCL	C	* Height Raising and other maintenance works	05-May-2025	08:00	15-May-2025	18:00		PLANNED	Approved	05-May-25	08:00	15-May-25	18:00	Subject to NTPC and PG consent, real time grid condition/Max two lines shutdown at a time from Unchahar end/ Load to be managed by UP during shutdown
1078	RQ218265	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KIRAWALI(UP)-SIKANDRA(UP) (PG) CKT-1	POWER GRID,UP PTCL,RR VPNL	D	220kV KIRAWALI(UPPTCL)-SIKANDRA(UPPTCL) - REPLACEMENT OF SHORT JUMPERS	11-May-2025	09:00	11-May-2025	18:00		PLANNED	Approved	11-May-25	09:00	11-May-25	18:00	
1079	RQ218934	OCC_230	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHAR(BB)-KANGOO(HP) (HP) CKT-1	HPPTCL	D	Half Yearly mtc	09-May-2025	08:00	09-May-2025	18:00		PLANNED	Approved	09-May-25	08:00	09-May-25	18:00	
1080	RQ219106	OCC_230	slchp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAROR(HP)-PARBATI POOLING BANALA(PG) (HPPTCL) CKT-2	HPPTCL	D	1. Annual Maintenance 2. Installations and testing of PLCC Panels	08-May-2025	09:00	08-May-2025	18:00		PLANNED	Approved	08-May-25	09:00	08-May-25	18:00	
1081	RQ219105	OCC_230	slchp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAROR(HP)-PARBATI POOLING BANALA(PG) (HPPTCL) CKT-1	HPPTCL	D	1. Annual Maintenance 2. Installations and testing of PLCC Panels	07-May-2025	09:00	07-May-2025	18:00		PLANNED	Approved	07-May-25	09:00	07-May-25	18:00	
1082	RQ218958	OCC_230	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-LULAHIR(HV) (HVPNL) CKT-1	HVPNL	D	Half Yearly mtc	09-May-2025	08:00	09-May-2025	18:00		PLANNED	Approved	09-May-25	08:00	09-May-25	18:00	
1083	RQ218947	OCC_230	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-LULAHIR(HV) (HVPNL) CKT-1	HVPNL	D	Half Yearly mtc	07-May-2025	08:00	07-May-2025	18:00		PLANNED	Approved	07-May-25	08:00	07-May-25	18:00	
1084	RQ218926	OCC_230	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-JINDAL STEEL(HR) (HVPNL) CKT-1	HVPNL	D	Half Yearly mtc	05-May-2025	08:00	05-May-2025	18:00		PLANNED	Approved	05-May-25	08:00	05-May-25	18:00	
1085	RQ218829	OCC_230	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-SAKATPURA(RS) (RS) CKT-1	RRVPNL	C	For Half yearly maintenance & testing work	08-May-2025	08:00	09-May-2025	18:00		PLANNED	Approved	08-May-25	08:00	09-May-25	18:00	May be given subject to real time grid conditions and NTPC consent.
1086	RQ218975	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(P G)-RSJPL_SL_FTG3(P G) (RENEW_SJPL) CKT-1	RENEW_SJPL	D	For Bay extension works, To avoid induction during movement of machinery, T&P.	05-May-2025	15:00	05-May-2025	23:00		PLANNED	Approved	05-May-25	19:00	05-May-25	23:00	May be given from 1900 Hrs

1087	RQ218977	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(P G)-RSAPL_SL_FTHG3_PG (RENEW SURYA AAYAN PRIVATE LIMITED) CKT-1	RENEW SURYA AAYAN PRIVATE LIMITED	D	For Bay extension works, To avoid induction during movement of machinery, T&P.	05-May-2025	15:00	05-May-2025	23:00		PLANNED	Approved	05-May-25	19:00	05-May-25	23:00	May be given from 1900 Hrs
1088	RQ218925	OCC_230	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-MAHINDERGARH(HV) (HVPNL) CKT-1	BBMB,H VPNL	D	Half Yearly mtc	05-May-2025	08:00	05-May-2025	18:00		PLANNED	Approved	05-May-25	08:00	05-May-25	18:00	
1089	RQ218981	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AXPL_SL_FTHG3_PG-FATEHGARH_III(P G) (ALTRA XERGI POWER PVT LTD) CKT-1	ALTRA XERGI POWER PVT LTD	D	For Bay extension works, To avoid induction during movement of machinery, T&P.	04-May-2025	15:00	04-May-2025	23:00		PLANNED	Approved	04-May-25	19:00	04-May-25	23:00	May be given from 1900 Hrs
1090	RQ218976	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(P G)-RSRPL_HYB_FTHG3_PG (RENEW SURYA ROSHNI PRIVATE LIMITED) CKT-1	RENEW SURYA ROSHNI PRIVATE LIMITED	D	For Bay extension works, To avoid induction during movement of machinery, T&P.	03-May-2025	15:00	03-May-2025	22:00		PLANNED	Approved	03-May-25	19:00	03-May-25	22:00	May be given from 1900 Hrs
1091	RQ218978	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RSVPL_SL_FTHG3_PG-FATEHGARH_III(P G) (RENEW SURYA VIHAAN PRIVATE LIMITED) CKT-1	RENEW SURYA VIHAAN PRIVATE LIMITED	D	For Bay extension works, To avoid induction during movement of machinery, T&P.	02-May-2025	15:00	02-May-2025	23:00		PLANNED	Approved	02-May-25	19:00	02-May-25	23:00	May be given from 1900 Hrs
1092	RQ219124	OCC_230	ntpcncr_sd	BUS	220KV BUS 1 AT ANTA(NT)	NTPC	C	Planned outage	31-May-2025	00:00	31-May-2025	23:59	busbar protection out of service from 21st april to 7th June.	PLANNED	Approved	31-May-25	00:00	31-May-25	23:59	All other elements must be connected with Other Bus.
1093	RQ219123	OCC_230	ntpcncr_sd	BUS	220KV BUS 2 AT ANTA(NT)	NTPC	C	Planned outage	29-May-2025	00:00	30-May-2025	23:59	busbar protection out of service from 21st april to 7th June.	PLANNED	Approved	29-May-25	00:00	30-May-25	23:59	All other elements must be connected with Other Bus.
1094	RQ219122	OCC_230	ntpcncr_sd	BUS	220KV BUS 1 AT ANTA(NT)	NTPC	C	Planned outage	28-May-2025	00:00	28-May-2025	23:59	busbar protection out of service from 21st april to 7th June.	PLANNED	Approved	28-May-25	00:00	28-May-25	23:59	All other elements must be connected with Other Bus.
1095	RQ219121	OCC_230	ntpcncr_sd	BUS	220KV BUS 2 AT ANTA(NT)	NTPC	C	Planned outage	26-May-2025	00:00	27-May-2025	23:59	busbar protection out of service from 21st april to 7th June.	PLANNED	Approved	26-May-25	00:00	27-May-25	23:59	All other elements must be connected with Other Bus.
1096	RQ219120	OCC_230	ntpcncr_sd	BUS	220KV BUS 3 AT ANTA(NT)	NTPC	C	Planned outage	22-May-2025	00:00	24-May-2025	23:59	busbar protection out of service from 21st april to 7th June.	PLANNED	Approved	22-May-25	00:00	24-May-25	23:59	All other elements must be connected with Other Bus.



1097	RQ219119	OCC_230	ntpcncr_sd	BUS	220KV BUS 1 AT ANTA(NT)	NTPC	C	Planned outage	21-May-2025	00:00	21-May-2025	23:59	busbar protection out of service from 21st april to 7th June.	PLANNED	Approved	21-May-25	00:00	21-May-25	23:59	All other elements must be connected with Other Bus.
1098	RQ219118	OCC_230	ntpcncr_sd	BUS	220KV BUS 2 AT ANTA(NT)	NTPC	C	Planned outage	19-May-2025	00:00	20-May-2025	23:59	busbar protection out of service from 21st april to 7th June.	PLANNED	Approved	19-May-25	00:00	20-May-25	23:59	All other elements must be connected with Other Bus.
1099	RQ219117	OCC_230	ntpcncr_sd	BUS	220KV BUS 1 AT ANTA(NT)	NTPC	C	Planned outage	17-May-2025	00:00	17-May-2025	23:59	busbar protection out of service from 21st april to 7th June.	PLANNED	Approved	17-May-25	00:00	17-May-25	23:59	All other elements must be connected with Other Bus.
1100	RQ219116	OCC_230	ntpcncr_sd	BUS	220KV BUS 2 AT ANTA(NT)	NTPC	C	Planned outage	15-May-2025	00:00	16-May-2025	23:59	busbar protection out of service from 21st april to 7th June.	PLANNED	Approved	15-May-25	00:00	16-May-25	23:59	All other elements must be connected with Other Bus.
1101	RQ219115	OCC_230	ntpcncr_sd	BUS	220KV BUS 1 AT ANTA(NT)	NTPC	C	Planned outage	14-May-2025	00:00	14-May-2025	23:59	busbar protection out of service from 21st april to 7th June.	PLANNED	Approved	14-May-25	00:00	14-May-25	23:59	All other elements must be connected with Other Bus.
1102	RQ219114	OCC_230	ntpcncr_sd	BUS	220KV BUS 2 AT ANTA(NT)	NTPC	C	Planned outage	12-May-2025	00:00	13-May-2025	23:59	busbar protection out of service from 21st april to 7th June.	PLANNED	Approved	12-May-25	00:00	13-May-25	23:59	All other elements must be connected with Other Bus.
1103	RQ219113	OCC_230	ntpcncr_sd	BUS	220KV BUS 1 AT ANTA(NT)	NTPC	C	Planned outage	10-May-2025	00:00	10-May-2025	23:59	busbar protection out of service from 21st april to 7th June.	PLANNED	Approved	10-May-25	00:00	10-May-25	23:59	All other elements must be connected with Other Bus.
1104	RQ219112	OCC_230	ntpcncr_sd	BUS	220KV BUS 2 AT ANTA(NT)	NTPC	C	Planned outage	08-May-2025	00:00	09-May-2025	23:59	busbar protection out of service from 21st april to 7th June.	PLANNED	Approved	08-May-25	00:00	09-May-25	23:59	All other elements must be connected with Other Bus.
1105	RQ219111	OCC_230	ntpcncr_sd	BUS	220KV BUS 1 AT ANTA(NT)	NTPC	C	Planned outage	07-May-2025	00:00	07-May-2025	23:59	busbar protection out of service from 21st april to 7th June.	PLANNED	Approved	07-May-25	00:00	07-May-25	23:59	All other elements must be connected with Other Bus.
1106	RQ219110	OCC_230	ntpcncr_sd	BUS	220KV BUS 2 AT ANTA(NT)	NTPC	C	Planned outage	05-May-2025	00:00	06-May-2025	23:59	busbar protection out of service from 21st april to 7th June.	PLANNED	Approved	05-May-25	00:00	06-May-25	23:59	All other elements must be connected with Other Bus.
1107	RQ219108	OCC_230	ntpcncr_sd	BUS	220KV BUS 1 AT ANTA(NT)	NTPC	C	Planned outage	03-May-2025	00:00	03-May-2025	23:59	busbar protection out of service from 21st april to 7th June.	PLANNED	Approved	03-May-25	00:00	03-May-25	23:59	All other elements must be connected with Other Bus.
1108	RQ219109	OCC_230	ntpcncr_sd	BUS	220KV BUS 2 AT ANTA(NT)	NTPC	C	Planned outage	01-May-2025	00:00	02-May-2025	23:59	busbar protection out of service from 21st april to 7th June.	PLANNED	Approved	01-May-25	00:00	02-May-25	23:59	All other elements must be connected with Other Bus.
1109	RQ218996	OCC_230	cpcc1_sd	BUS	220 KV FATEHGARH_III(P G) - BUS 1	PRTL	D	For Bay extension works, To avoid induction during movement of machinery, T&P.	28-May-2025	15:00	28-May-2025	23:00		PLANNED	Approved	28-May-25	19:00	28-May-25	23:00	May be given from 1900 Hrs

1110	RQ218992	OCC_230	cpcc1_sd	BUS	220 KV FATEHGARH_III(P G) - BUS 1	PRTL	D	for AMP work	27-May-2025	15:00	27-May-2025	23:00		PLANNED	Approved	27-May-25	19:00	27-May-25	23:00	May be given from 1900 Hrs
1111	RQ218997	OCC_230	cpcc1_sd	BUS	220 KV FATEHGARH_III(P G) - BUS 2	PRTL	D	Amp Works	26-May-2025	15:00	26-May-2025	23:00		PLANNED	Approved	26-May-25	19:00	26-May-25	23:00	May be given from 1900 Hrs
1112	RQ218993	OCC_230	cpcc1_sd	BUS	220 KV FATEHGARH_III(P G) - BUS 2	PRTL	D	For Bay extension works, To avoid induction during movement of machinery, T&P.	25-May-2025	15:00	25-May-2025	23:00		PLANNED	Approved	25-May-25	19:00	25-May-25	23:00	May be given from 1900 Hrs
1113	RQ218988	OCC_230	cpcc1_sd	BUS	220 KV FATEHGARH_III(P G) - BUS 1	PRTL	D	for AMP work	24-May-2025	15:00	24-May-2025	23:00		PLANNED	Approved	24-May-25	19:00	24-May-25	23:00	May be given from 1900 Hrs
1114	RQ218989	OCC_230	cpcc1_sd	BUS	220 KV FATEHGARH_III(P G) - BUS 2	PRTL	D	for AMP work	23-May-2025	15:00	23-May-2025	23:00		PLANNED	Approved	23-May-25	19:00	23-May-25	23:00	May be given from 1900 Hrs
1115	RQ218999	OCC_230	cpcc1_sd	BUS	220 KV FATEHGARH_III(P G) - BUS 2	PRTL	D	For Bay extension works, To avoid induction during movement of machinery, T&P.	23-May-2025	15:00	24-May-2025	23:00		PLANNED	Approved	23-May-25	19:00	24-May-25	23:00	May be given from 1900 Hrs
1116	RQ218998	OCC_230	cpcc1_sd	BUS	220 KV FATEHGARH_III(P G) - BUS 1	PRTL	D	For Bay extension works, To avoid induction during movement of machinery, T&P.	20-May-2025	15:00	21-May-2025	23:00		PLANNED	Approved	20-May-25	19:00	21-May-25	23:00	May be given from 1900 Hrs
1117	RQ218361	OCC_230	cpcc1_sd	BUS	220KV BUS 2 AT BHIWADI(PG)		C	Shutdown required for retrofitting and testing of electromechanical/st atic LBB relays with numerical LBB relaysin its main bay	27-May-2025	09:00	27-May-2025	18:00		PLANNED	Approved	27-May-25	09:00	27-May-25	18:00	All other elements must be connected with Other Bus.
1118	RQ218738	OCC_230	cpcc2_sd	BUS	220KV BUS 1 AT KAITHAL(PG)		D	For replacement of 220KV Dropper conductor during ICT- 2 shutdown and to make safety margine clearnace 220KV BUS- I shutdown required.	27-May-2025	09:00	27-May-2025	18:00	Kindly approve.	PLANNED	Approved	27-May-25	09:00	27-May-25	18:00	
1119	RQ218360	OCC_230	cpcc1_sd	BUS	220KV BUS 2 AT BHIWADI(PG)		C	Shutdown required for retrofitting and testing of electromechanical/st atic LBB relays with numerical LBB relaysin its main bay	26-May-2025	09:00	26-May-2025	18:00		PLANNED	Approved	26-May-25	09:00	26-May-25	18:00	All other elements must be connected with Other Bus.
1120	RQ218744	OCC_230	cpcc2_sd	BUS	220KV BUS 2 AT NALLAGARH(PG)		C	For ICT-4 Augmentation work	25-May-2025	09:00	28-May-2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	25-May-25	09:00	28-May-25	18:00	All other elements must be connected with Other Bus.
1121	RQ218359	OCC_230	cpcc1_sd	BUS	220KV BUS 2 AT BHIWADI(PG)		C	Shutdown required for retrofitting and testing of electromechanical/st atic LBB relays with numerical LBB relaysin its main bay	24-May-2025	09:00	24-May-2025	18:00		PLANNED	Approved	24-May-25	09:00	24-May-25	18:00	All other elements must be connected with Other Bus.
1122	RQ218329	OCC_230	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 3		D	Bay Extension, LBB Testing, Attending Hotspot	23-May-2025	18:00	24-May-2025	23:00		PLANNED	Approved	23-May-25	19:00	24-May-25	23:00	May be given from 1900 Hrs

1123	RQ218358	OCC_230	cpcc1_sd	BUS	220KV BUS 2 AT BHIWADI(PG)		C	Shutdown required for retrofitting and testing of electromechanical/stat ic LBB relays with numerical LBB relaysin its main bay and distance relay testin	23-May-2025	09:00	23-May-2025	18:00		PLANNED	Approved	23-May-25	09:00	23-May-25	18:00	All other elements must be connected with Other Bus.
1124	RQ218375	OCC_230	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 6		D	Compliance of COE/PROTECTION Audit point & AMP WORK	22-May-2025	16:00	22-May-2025	23:00		PLANNED	Approved	22-May-25	19:00	22-May-25	23:00	May be given from 1900 Hrs
1125	RQ218357	OCC_230	cpcc1_sd	BUS	220KV BUS 2 AT BHIWADI(PG)		C	Shutdown required for retrofitting and testing of electromechanical/stat ic LBB relays with numerical LBB relaysin its main bay and distance relay testin	22-May-2025	09:00	22-May-2025	18:00		PLANNED	Approved	22-May-25	09:00	22-May-25	18:00	All other elements must be connected with Other Bus.
1126	RQ218328	OCC_230	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 2		D	Bay Extension, LBB Testing, Attending Hotspot	21-May-2025	18:00	22-May-2025	23:00		PLANNED	Approved	21-May-25	19:00	22-May-25	23:00	May be given from 1900 Hrs
1127	RQ218374	OCC_230	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 5		D	Compliance of COE/PROTECTION Audit point & AMP WORK	21-May-2025	16:00	21-May-2025	23:00		PLANNED	Approved	21-May-25	19:00	21-May-25	23:00	May be given from 1900 Hrs
1128	RQ218356	OCC_230	cpcc1_sd	BUS	220KV BUS 1 AT BHIWADI(PG)		C	Shutdown required for retrofitting and testing of electromechanical/stat ic LBB relays with numerical LBB relaysin its main bay and distance relay testin	21-May-2025	09:00	21-May-2025	18:00		PLANNED	Approved	21-May-25	09:00	21-May-25	18:00	All other elements must be connected with Other Bus.
1129	RQ218373	OCC_230	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 4		D	Compliance of COE/PROTECTION Audit point & AMP WORK	20-May-2025	16:00	20-May-2025	23:00		PLANNED	Approved	20-May-25	19:00	20-May-25	23:00	May be given from 1900 Hrs
1130	RQ218737	OCC_230	cpcc2_sd	BUS	220KV BUS 1 AT KAITHAL(PG)		D	For replacement of 220KV Dropper conductor during ICT-I shutdown and to make safety margine clearnace 220KV BUS-I shutdown required.	20-May-2025	09:00	20-May-2025	18:00	Kindly approve.	PLANNED	Approved	20-May-25	09:00	20-May-25	18:00	
1131	RQ218355	OCC_230	cpcc1_sd	BUS	220KV BUS 1 AT BHIWADI(PG)		C	Shutdown required for retrofitting and testing of electromechanical/stat ic LBB relays with numerical LBB relaysin its main bay and distance relay testin	20-May-2025	09:00	20-May-2025	18:00		PLANNED	Approved	20-May-25	09:00	20-May-25	18:00	All other elements must be connected with Other Bus.
1132	RQ218372	OCC_230	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 3		D	Compliance of COE/PROTECTION Audit point & AMP WORK	19-May-2025	16:00	19-May-2025	23:00		PLANNED	Approved	19-May-25	19:00	19-May-25	23:00	May be given from 1900 Hrs

1133	RQ218354	OCC_230	cpcc1_sd	BUS	220KV BUS 1 AT BHIWADI(PG)		C	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays in its main bay and distance relay testin	19-May-2025	09:00	19-May-2025	18:00		PLANNED	Approved	19-May-25	09:00	19-May-25	18:00	All other elements must be connected with Other Bus.
1134	RQ218371	OCC_230	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 2		D	Compliance of COE/PROTECTION Audit point & AMP WORK	17-May-2025	16:00	17-May-2025	23:00		PLANNED	Approved	17-May-25	19:00	17-May-25	23:00	May be given from 1900 Hrs
1135	RQ218353	OCC_230	cpcc1_sd	BUS	220KV BUS 1 AT BHIWADI(PG)		C	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays in its main bay and distance relay testin	17-May-2025	09:00	17-May-2025	18:00		PLANNED	Approved	17-May-25	09:00	17-May-25	18:00	All other elements must be connected with Other Bus.
1136	RQ218370	OCC_230	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 1		D	Compliance of COE/PROTECTION Audit point & AMP WORK	16-May-2025	16:00	16-May-2025	23:00		PLANNED	Approved	16-May-25	19:00	16-May-25	23:00	May be given from 1900 Hrs
1137	RQ218352	OCC_230	cpcc1_sd	BUS	220KV BUS 2 AT BHIWADI(PG)		C	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays in its main bay and distance relay testin	16-May-2025	09:00	16-May-2025	18:00		PLANNED	Approved	16-May-25	09:00	16-May-25	18:00	All other elements must be connected with Other Bus.
1138	RQ218351	OCC_230	cpcc1_sd	BUS	220KV BUS 1 AT BHIWADI(PG)		C	Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays in its main bay and distance relay testin	15-May-2025	09:00	15-May-2025	18:00		PLANNED	Approved	15-May-25	09:00	15-May-25	18:00	All other elements must be connected with Other Bus.
1139	RQ218736	OCC_230	cpcc2_sd	BUS	220KV BUS 1 AT KAITHAL(PG)		D	Shutdown required for installation of BPI to provide additional support for Bus	12-May-2025	09:00	17-May-2025	18:00	Kindly approve.	PLANNED	Approved	12-May-25	09:00	17-May-25	18:00	
1140	RQ218743	OCC_230	cpcc2_sd	BUS	220KV BUS 1 AT NALLAGARH(PG)		C	For ICT-4 Augmentation work	12-May-2025	09:00	15-May-2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	12-May-25	09:00	15-May-25	18:00	All other elements must be connected with Other Bus.
1141	RQ218730	OCC_230	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)		D	For Replacement of 220kv Pampore-2 20689A to Bus-1 Droppers	09-May-2025	09:00	09-May-2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	09-May-25	09:00	09-May-25	18:00	
1142	RQ218740	OCC_230	cpcc2_sd	BUS	220KV BUS 2 AT MOGA(PG)		D	Bus Bar relay retrofitting work & hotspot attending work	09-May-2025	08:00	10-May-2025	18:00	Kindly approve.	PLANNED	Approved	09-May-25	08:00	10-May-25	18:00	

1143	RQ218729	OCC_230	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)		D	For Replacement of 220kV Pampore-1 20789A to Bus-1 Droppers, The Droppers are of short length and need replacement.	07-May-2025	09:00	07-May-2025	18:00	Under construction head.Kindly approve.	PLANNED	Approved	07-May-25	09:00	07-May-25	18:00	
1144	RQ218739	OCC_230	cpcc2_sd	BUS	220KV BUS 1 AT MOGA(PG)		D	Bus Bar relay retrofitting work & hotspot attending work	07-May-2025	08:00	08-May-2025	18:00	Kindly approve.	PLANNED	Approved	07-May-25	08:00	08-May-25	18:00	
1145	RQ218735	OCC_230	cpcc2_sd	BUS	220KV BUS 1 AT KAITHAL(PG)		D	Shutdown required for installation of BPI to provide additional support for Bus	05-May-2025	09:00	10-May-2025	18:00	Kindly approve.	PLANNED	Approved	05-May-25	09:00	10-May-25	18:00	
1146	RQ218732	OCC_230	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)		D	For Replacement of 220kV ICT-2 20289B to Bus-2 Droppers Under ADDCAP vide CERC petition No 470/TT/2020 dated 14.10.2021	04-May-2025	09:00	04-May-2025	18:00	Under construction head.Kindly approve.	PLANNED	Approved	04-May-25	09:00	04-May-25	18:00	
1147	RQ218731	OCC_230	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)		D	For Replacement of 220kV Zainakote-1 21089B to Bus-2 Droppers	01-May-2025	09:00	01-May-2025	18:00	Under construction head.Kindly approve.	PLANNED	Approved	01-May-25	09:00	01-May-25	18:00	
1148	RQ218891	OCC_230	slcdjk_sd	BUS	220 KV CHOWADHI (JK) - BUS 1	PDD JK	D	P reventive maintenance works in the outdoor 220/33 KV switchyard including replacement of worn out jumpers / droppers and allied clamps etc. Since, the work has to be done in the outdoor switchyard, which involves jumpers connected to BUSBARS, as such shutdown of 220 KV Source lines is required to ensure safety of both men & material working in the outdoor yard.	25-May-2025	08:00	25-May-2025	13:00	The areas which will be affected during the shutdown period are Industrial Areas of Bari Brahmana, Birpur Complex, Sainik Colony, Greater Kailash, Mandal and adjoining areas that are being fed at 33 KV Level from GSS 220kV Chowadhi.	PLANNED	Approved	25-May-25	08:00	25-May-25	13:00	May be given subject to real time grid conditions/ PG consent/Load management by J&K.

1149	RQ218892	OCC_230	sldcjk_sd	BUS	220 KV CHOWADHI (JK) - BUS 2	PDD JK	D	P reventive maintenance works in the outdoor 220/33 KV switchyard including replacement of worn out jumpers / droppers and allied clamps etc. Since, the work has to be done in the outdoor switchyard, which involves jumpers connected to BUSBARS, as such shutdown of 220 KV Source lines is required to ensure safety of both men & material working in the outdoor yard.b	25-May-2025	08:00	25-May-2025	13:00	The areas which will be affected during the shutdown period are Industrial Areas of Bari Brahmana, Birpur Complex, Sainik Colony, Greater Kailash, Mandal and adjoining areas that are being fed at 33 KV Level from GSS 220kV Chowadhi.	PLANNED	Approved	25-May-25	08:00	25-May-25	13:00	May be given subject to real time grid conditions/ PG consent/Load management by J&K.
1150	RQ218889	OCC_230	sldcjk_sd	BUS	220KV BUS 1 AT GLADNI(PDD)	PDD JK	D	Preventive maintenance works in the outdoor 22011.32/ 33 KV switchyard including replacement of worn out jumpers / droppers and allied clamps etc. Since, the work has to be done in the outdoor switchyard, which involves jumpers connected to BUSBARS, as such shutdown of 220 KV Source lines is required to ensure safety of both men & material working in the outdoor Ya rd.	18-May-2025	07:00	18-May-2025	12:00	30 40 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these gri ds. Rest 200 MW load (approx.) shall be affected.	PLANNED	Approved	18-May-25	07:00	18-May-25	12:00	May be given subject to real time grid conditions/NHPC & PG consent/Load management by J&K.
1151	RQ218890	OCC_230	sldcjk_sd	BUS	220KV BUS 2 AT GLADNI(PDD)	PDD JK	D	Preventive maintenance works in the outdoor 22011.32/ 33 KV switchyard including replacement of worn out jumpers / droppers and allied clamps etc. Since, the work has to be done in the outdoor switchyard, which involves jumpers connected to BUSBARS, as such shutdown of 220 KV Source lines is required to ensure safety of both men & material working in the outdoor Ya rd.	18-May-2025	07:00	18-May-2025	12:00	30 40 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these gri ds. Rest 200 MW load (approx.) shall be affected.	PLANNED	Approved	18-May-25	07:00	18-May-25	12:00	May be given subject to real time grid conditions/NHPC & PG consent/Load management by J&K.

1152	RQ217920	OCC_230	cpcc3_sd	BUS	220KV BUS 2 AT ALLAHABAD(PG)	POWER GRID	C	220kv Bus-2 busbar relay Retrofitting works and AMP Works	22-May-2025	08:00	25-May-2025	18:00		PLANNED	Approved	22-May-25	08:00	25-May-25	18:00	All other elements must be connected with Other Bus.
1153	RQ218972	OCC_230	cpcc3_sd	BUS	220KV BUS 1 AT ALLAHABAD(PG)	POWER GRID	C	220kv Bus-1 busbar relay Retrofitting works	17-May-2025	08:00	21-May-2025	18:00		PLANNED	Approved	17-May-25	08:00	21-May-25	18:00	All other elements must be connected with Other Bus.
1154	RQ218656	OCC_230	cpcc3_sd	BUS	220KV BUS 2 AT SOHAWAL(PG)	POWER GRID	D	AMP work	16-May-2025	09:00	16-May-2025	18:00		PLANNED	Approved	16-May-25	09:00	16-May-25	18:00	
1155	RQ218654	OCC_230	cpcc3_sd	BUS	220KV BUS 1 AT SOHAWAL(PG)	POWER GRID	D	AMP work	15-May-2025	09:00	15-May-2025	18:00		PLANNED	Approved	15-May-25	09:00	15-May-25	18:00	
1156	RQ218659	OCC_230	cpcc3_sd	BUS	220 KV PITHORAGARH(PG) - BUS 1	POWER GRID	D	Retrofit work of 220 KV Bus Bar Protection panel at Pithoragarh	12-May-2025	09:00	12-May-2025	18:00		PLANNED	Approved	12-May-25	09:00	12-May-25	18:00	
1157	RQ218644	OCC_230	cpcc3_sd	BUS	220KV BUS 2 AT LUCKNOW_1(PG)	POWER GRID	C	220KV BUSBAR-2 PROTECTION RETROFITMENT & FUNCTIONAL TESTING AND PRIMARY INJECTION TESTING WITH ASSOCIATED BAY AT 400KV LUCKNOW SS	08-May-2025	10:00	14-May-2025	18:00		PLANNED	Approved	08-May-25	10:00	14-May-25	18:00	All other elements must be connected with Other Bus/Subject to UP consent.
1158	RQ218663	OCC_230	cpcc3_sd	BUS	220KV BUS 2 AT AGRA(PG)	POWER GRID	D	"To attend alignment issue in W2.W8.Q12. Note: The above work requires S/D of 220 KV BUS-2 along with S/D of 315 MVA, 400/220 KV ICT-2 at Agra (PG)"	02-May-2025	09:00	02-May-2025	18:00		PLANNED	Approved	02-May-25	09:00	02-May-25	18:00	
1159	RQ218646	OCC_230	cpcc3_sd	BUS	220KV BUS 1 AT LUCKNOW_1(PG)	POWER GRID	C	220KV BUSBAR-1 PROTECTION RETROFITMENT FUNCTIONAL TESTING AND PRIMARY INJECTION TESTING WITH ASSOCIATED BAY AT 400KV LUCKNOW SS	01-May-2025	10:00	07-May-2025	18:00		PLANNED	Approved	01-May-25	10:00	07-May-25	18:00	All other elements must be connected with Other Bus/Subject to UP consent.
1160	RQ218953	OCC_230	bbmb_sd	BUS	220KV BUS 2 AT BARNALA(BB)	BBMB	D	Half Yearly Mtc. of S/Stn. Equipment	16-May-2025	08:00	16-May-2025	18:00		PLANNED	Approved	16-May-25	08:00	16-May-25	18:00	
1161	RQ218952	OCC_230	bbmb_sd	BUS	220KV BUS 1 AT BARNALA(BB)	BBMB	D	Half Yearly Mtc. of S/Stn. Equipment	15-May-2025	08:00	15-May-2025	18:00		PLANNED	Approved	15-May-25	08:00	15-May-25	18:00	
1162	RQ218951	OCC_230	bbmb_sd	BUS	220KV BUS 1 AT BALLABHGARH(BB)	BBMB	D	Half Yearly mtc	08-May-2025	08:00	08-May-2025	18:00		PLANNED	Approved	08-May-25	08:00	08-May-25	18:00	
1163	RQ218950	OCC_230	bbmb_sd	BUS	220KV BUS 2 AT HISSAR(BB)	BBMB	D	Half Yearly mtc	02-May-2025	08:00	02-May-2025	18:00		PLANNED	Approved	02-May-25	08:00	02-May-25	18:00	
1164	RQ218540	OCC_230	stuup_sd	BUS	220 KV PANKI(UP) - BUS 1	UPPTCL	C	* shutdown of 220KV MAIN BUS IFOR REPLACEMENT OF 220KV A BUS SINGLE MOOSE TO TWIN MOOSE CONDUCTOR	12-May-2025	10:00	19-May-2025	17:00		PLANNED	Rejected					Not in purview of OCC

1165	RQ218541	OCC_230	stuup_sd	BUS	220 KV PANKI(UP) - BUS 2	UPPTCL	C	* SHUTDOWN OF 220KV MAIN BUS-II FOR REPLACEMENT OF 220KV MAIN BUS-II >X SINGLE MOOSE TO TWIN MOOSE CONDUCTOR	05-May-2025	10:00	11-May-2025	17:00		PLANNED	Rejected						Not in purview of OCC
1166	RQ218523	OCC_230	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	26-May-2025	08:00	26-May-2025	18:00		PLANNED	Approved	26-May-25	08:00	26-May-25	18:00		
1167	RQ218511	OCC_230	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	20-May-2025	08:00	20-May-2025	18:00		PLANNED	Approved	20-May-25	08:00	20-May-25	18:00		
1168	RQ218473	OCC_230	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	13-May-2025	08:00	13-May-2025	18:00		PLANNED	Approved	13-May-25	08:00	13-May-25	18:00		
1169	RQ218459	OCC_230	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	06-May-2025	08:00	06-May-2025	18:00		PLANNED	Approved	06-May-25	08:00	06-May-25	18:00		
1170	RQ219152	OCC_230	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	132 KV RAJGARH (RS)-HISAR(BB) (RS) CKT-1	RRVPNL	D	Half Yearly Mtc..	23-May-2025	08:00	23-May-2025	18:00		PLANNED	Approved	23-May-25	08:00	23-May-25	18:00		
1171	RQ219153	OCC_230	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	132 KV AMARPURATHEDI (RS)-HISAR(BB) (RS) CKT-1	RRVPNL	D	Half Yearly Mtc..	21-May-2025	08:00	21-May-2025	18:00		PLANNED	Approved	21-May-25	08:00	21-May-25	18:00		
1172	RQ219042	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-KATHUA(JK) (PG) CKT-1		D	Replacement of Puntured insulator at Loc No. 28 detected during online PID.	10-May-2025	08:00	10-May-2025	18:00	Kindly approve.	PLANNED	Approved	10-May-25	08:00	10-May-25	18:00		
1173	RQ219043	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-MAHANPUR(PDD) (PG) CKT-1		D	Non auto mode required for safety purpose.	10-May-2025	08:00	10-May-2025	18:00	Kindly approve.	PLANNED	Approved	10-May-25	08:00	10-May-25	18:00		
1174	RQ219067	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HIRANAGAR(PDD)-SEWA_2(NH) (PG) CKT-2		D	SD required for installation of Aviation Globules in transmission line near army flying zone in Span 117-118 and 118-119 as per defence requirement.	06-May-2025	10:00	06-May-2025	16:00	Under construction head. Kindly approve.	PLANNED	Approved	06-May-25	10:00	06-May-25	16:00		
1175	RQ219066	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HIRANAGAR(PDD)-SEWA_2(NH) (PG) CKT-1		D	SD required for installation of Aviation Globules in transmission line near army flying zone in Span 117-118 and 118-119 as per defence requirement.	06-May-2025	10:00	06-May-2025	16:00	Under construction head. Kindly approve.	PLANNED	Approved	06-May-25	10:00	06-May-25	16:00		
1176	RQ218687	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SITARGANJ(PG)-SITARGANJ(SIDCUL) (PTCUL) CKT-1	PTCUL	D	RETROFITMENT OF LBB RELAY & AMP WORKS AT 220/132KV SITARGANJ SS (BAY No:106)	01-May-2025	09:00	01-May-2025	17:00		PLANNED	Approved	01-May-25	09:00	01-May-25	17:00		



1177	RQ219151	OCC_230	bbmb_sd	BUS	132KV BUS 2HISAR(BB)	BBMB	D	Half Yearly Mtc..	28-May-2025	08:00	28-May-2025	18:00		PLANNED	Approved	28-May-25	08:00	28-May-25	18:00	
1178	RQ219150	OCC_230	bbmb_sd	BUS	132KV BUS 1HISAR(BB)	BBMB	D	Half Yearly Mtc..	26-May-2025	08:00	26-May-2025	18:00		PLANNED	Approved	26-May-25	08:00	26-May-25	18:00	
1179	RQ218660	OCC_230	cpcc3_sd	BUS	132 KV PITHORAGARH(P G) - BUS 1	POWER GRID	D	Retrofit of 132 KV Bus Bar Protection panel at Pithoragarh	14-May-2025	09:00	14-May-2025	18:00		PLANNED	Approved	14-May-25	09:00	14-May-25	18:00	
1180	RQ218748	OCC_230	cpcc1_sd	BAY	208 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT ROORKEE(PG) (POWERGRID)	POWER GRID	C	Overhauling of CB	22-May-2025	08:00	24-May-2025	18:00		PLANNED	Approved	22-May-25	08:00	24-May-25	18:00	Element must remain in service via other bay.
1181	RQ218754	OCC_230	cpcc1_sd	BAY	212 MAIN BAY - 400/220 KV 315 MVA ICT 3 AT BHINMAL(PG) (POWERGRID) AT 220 KV BHINMAL(PG)	POWER GRID	D	For Rectification Of SUSPECT SIGNALS	19-May-2025	08:00	19-May-2025	18:00		PLANNED	Approved	19-May-25	08:00	19-May-25	18:00	
1182	RQ218700	OCC_230	cpcc3_sd	BAY	212 MAIN BAY - 220KV BUS 1 AT LUCKNOW_1(PG) (POWERGRID) AND FUTURE AT 220 KV LUCKNOW_1(PG) (POWERGRID)	POWER GRID	D	220KV BUSBAR-2 PROTECTION RETROFITMENT & FUNCTIONAL TESTING AND PRIMARY INJECTION TESTING WITH ASSOCIATED BAY AT 400KV LUCKNOW SS	14-May-2025	10:00	14-May-2025	18:00		PLANNED	Approved	14-May-25	10:00	14-May-25	18:00	
1183	RQ218747	OCC_230	cpcc1_sd	BAY	210 MAIN BAY - 400/220 KV 315 MVA ICT 2 AT ROORKEE(PG) (POWERGRID)	POWER GRID	C	Overhauling of CB	14-May-2025	08:00	17-May-2025	18:00		PLANNED	Approved	14-May-25	08:00	17-May-25	18:00	Element must remain in service via other bay.
1184	RQ218699	OCC_230	cpcc3_sd	BAY	211 MAIN BAY - 220KV BUS 1 AT LUCKNOW_1(PG) (POWERGRID) AND FUTURE AT 220 KV LUCKNOW_1(PG) (POWERGRID)	POWER GRID	D	220KV BUSBAR-2 PROTECTION RETROFITMENT & FUNCTIONAL TESTING AND PRIMARY INJECTION TESTING WITH ASSOCIATED BAY AT 400KV LUCKNOW SS	13-May-2025	10:00	13-May-2025	18:00		PLANNED	Approved	13-May-25	10:00	13-May-25	18:00	
1185	RQ218884	OCC_230	cpcc3_sd	BAY	206 TRANSFER BUS BAY - 220KV BUS 3 AT LUCKNOW_1(PG) (POWERGRID) AT 220 KV LUCKNOW_1(PG)	POWER GRID	C	220KV BUSBAR-2 PROTECTION RETROFITMENT & FUNCTIONAL TESTING AND PRIMARY INJECTION TESTING WITH ASSOCIATED BAY AT 400KV LUCKNOW SS	08-May-2025	10:00	14-May-2025	18:00		PLANNED	Approved	08-May-25	10:00	14-May-25	18:00	Subject to real time Grid conditions.
1186	RQ218898	OCC_230	cpcc3_sd	BAY	203 BUS COUPLER BAY - 220KV BUS 1 AT LUCKNOW_1(PG) (POWERGRID) AND 220KV BUS 2 AT LUCKNOW_1(PG) AT 220 KV LUCKNOW_1(PG) (POWERGRID)	POWER GRID	C	220KV BUSBAR-2 PROTECTION RETROFITMENT & FUNCTIONAL TESTING AND PRIMARY INJECTION TESTING WITH ASSOCIATED BAY AT 400KV LUCKNOW SS	08-May-2025	10:00	14-May-2025	18:00		PLANNED	Approved	08-May-25	10:00	14-May-25	18:00	Subject to real time Grid conditions.

1187	RQ218698	OCC_230	cpcc3_sd	BAY	212 MAIN BAY - 220KV BUS 1 AT LUCKNOW_1(PG) (POWERGRID) AND FUTURE AT 220 KV LUCKNOW_1(PG) (POWERGRID)	POWER GRID	D	220KV BUSBAR-1 PROTECTION RETROFITMENT & FUNCTIONAL TESTING AND PRIMARY INJECTION TESTING WITH ASSOCIATED BAY AT 400KV LUCKNOW SS	07-May-2025	10:00	07-May-2025	18:00		PLANNED	Approved	07-May-25	10:00	07-May-25	18:00	
1188	RQ218697	OCC_230	cpcc3_sd	BAY	211 MAIN BAY - 220KV BUS 1 AT LUCKNOW_1(PG) (POWERGRID) AND FUTURE AT 220 KV LUCKNOW_1(PG) (POWERGRID)	POWER GRID	D	220KV BUSBAR-1 PROTECTION RETROFITMENT & FUNCTIONAL TESTING AND PRIMARY INJECTION TESTING WITH ASSOCIATED BAY AT 400KV LUCKNOW SS	06-May-2025	10:00	06-May-2025	18:00		PLANNED	Approved	06-May-25	10:00	06-May-25	18:00	
1189	RQ218883	OCC_230	cpcc3_sd	BAY	206 TRANSFER BUS BAY - 220KV BUS 3 AT LUCKNOW_1(PG) (POWERGRID) AT 220 KV LUCKNOW_1(PG) (POWERGRID)	POWER GRID	C	220KV BUSBAR-1 PROTECTION RETROFITMENT FUNCTIONAL TESTING AND PRIMARY INJECTION TESTING WITH ASSOCIATED BAY AT 400KV LUCKNOW SS	01-May-2025	10:00	07-May-2025	18:00		PLANNED	Approved	01-May-25	10:00	07-May-25	18:00	Subject to real time Grid conditions.
1190	RQ218887	OCC_230	cpcc3_sd	BAY	203 BUS COUPLER BAY - 220KV BUS 1 AT LUCKNOW_1(PG) (POWERGRID) AND 220KV BUS 2 AT LUCKNOW_1(PG) AT 220 KV LUCKNOW_1(PG) (POWERGRID)	POWER GRID	C	LBB RETROFITMENT AND 220KV BUSBAR-1 PROTECTION RETROFITMENT FUNCTIONAL TESTING AND PRIMARY INJECTION TESTING WITH ASSOCIATED BAY AT 400KV LUCKNOW SS	01-May-2025	10:00	07-May-2025	18:00		PLANNED	Approved	01-May-25	10:00	07-May-25	18:00	Subject to real time Grid conditions.
1191	RQ219128	OCC_230	ntpcncr_sd	BAY	208 MAIN BAY - 220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2 (POWERGRID)	POWER GRID	C	Planned outage	01-May-2025	00:00	03-May-2025	23:59	busbar protection out of service from 21st april to 7th June.	PLANNED	Approved	01-May-25	00:00	03-May-25	23:59	Element must remain in service via other bay.
1192	RQ219131	OCC_230	ntpcncr_sd	BAY	204 MAIN BAY - 220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1 (NTPC) AT 220 KV ANTA(NT)	NTPC	C	Planned outage	19-May-2025	00:00	21-May-2025	23:59	busbar protection Checking	PLANNED	Approved	19-May-25	00:00	21-May-25	23:59	Element must remain in service via other bay.
1193	RQ219133	OCC_230	ntpcncr_sd	BAY	210 MAIN BAY - 220/33 KV 120 MVA ICT 1 AT ANTA(NT) (NTPC) AT 220 KV ANTA(NT)	NTPC	C	Planned outage	15-May-2025	00:00	17-May-2025	23:59	busbar protection Checking	PLANNED	Approved	15-May-25	00:00	17-May-25	23:59	Element must remain in service via other bay.
1194	RQ218319	OCC_230	cpcc1_sd	SVC/STATCOM	STATCOM No 1(-425/+550MVAR) at 400 KV Bhadla_2 (PG)	POWER GRID	D	for AMP work	19-May-2025	17:00	23-May-2025	23:00		PLANNED	Approved	19-May-25	17:00	23-May-25	23:00	May be given from 1700 Hrs
1195	RQ218318	OCC_230	cpcc1_sd	SVC/STATCOM	STATCOM No 2(-425/+550MVAR) at 400 KV Bhadla_2 (PG)	POWER GRID	D	for AMP work	13-May-2025	17:00	17-May-2025	23:00		PLANNED	Approved	13-May-25	17:00	17-May-25	23:00	May be given from 1700 Hrs

1196	RQ218316	OCC_230	cpcc1_sd	SVC/STATCOM	SVC No 1(-300/+400MVAR) at 400 KV Kankroli(PG)	POWER GRID	D	For dweeding in MV yard	08-May-2025	08:00	08-May-2025	18:00		PLANNED	Approved	08-May-25	17:00	08-May-25	23:00	May be given from 1700 Hrs
1197	RQ218666	OCC_230	cpcc3_sd	FILTER BANK	400 KV 726 MVAR Filter Bank No 5 at Agra(PG)	POWER GRID	D	AMP of NR3-AGRAD-ACF5BUS_W1Z5 (AC FILTER 5 BUS)	07-May-2025	09:00	07-May-2025	18:00		PLANNED	Approved	07-May-25	09:00	07-May-25	18:00	
1198	RQ219070	OCC_230	cpcc2_sd	SVC/STATCOM	STATCOM No 1(-100/+100MVAR) at 400 KV Nallagarh(PG)	POWER GRID	D	For Final connection Of ICT-IV , shutdown of STATCOM is required for final connection.	05-May-2025	09:00	06-May-2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	05-May-25	09:00	06-May-25	18:00	
1199	RQ218665	OCC_230	cpcc3_sd	FILTER BANK	400 KV 726 MVAR Filter Bank No 3 at Agra(PG)	POWER GRID	D	AMP of NR3-AGRAD-ACF3BUS_W1Z3 (AC FILTER 3 BUS)	05-May-2025	09:00	05-May-2025	18:00		PLANNED	Approved	05-May-25	09:00	05-May-25	18:00	
1200	RQ219071	OCC_230	cpcc2_sd	SVC/STATCOM	STATCOM No 2(-100/+100MVAR) at 400 KV Nallagarh(PG)	POWER GRID	D	For Final connection Of ICT-IV , shutdown of STATCOM is required for final connection.	05-May-2025	09:00	06-May-2025	18:00	Under construction head. kindly approve.	PLANNED	Approved	05-May-25	09:00	06-May-25	18:00	
1201	RQ218838	OCC_230	cpcc2_sd	SVC/STATCOM	SVC No 1(-400/+600MVAR) at 400 KV Ludhiana(PG)	POWER GRID	D	For AMP works	03-May-2025	10:00	03-May-2025	18:00	Kindly approve.	PLANNED	Approved	03-May-25	10:00	03-May-25	18:00	
1202	RQ218315	OCC_230	cpcc1_sd	SVC/STATCOM	STATCOM No 2(-425/+550MVAR) at 400 KV Fatehgarh II(PG)	POWER GRID	D	for AMP work	10-May-2025	17:00	13-May-2025	23:00		PLANNED	Approved	10-May-25	17:00	13-May-25	23:00	May be given from 1700 Hrs
1203	RQ218314	OCC_230	cpcc1_sd	SVC/STATCOM	STATCOM No 1(-425/+550MVAR) at 400 KV Fatehgarh II(PG)	POWER GRID	D	for AMP work	05-May-2025	17:00	09-May-2025	23:00		PLANNED	Approved	05-May-25	17:00	09-May-25	23:00	May be given from 1700 Hrs

Outages proposed in other RPCs requiring NRPC approval												
Sl No	outages proposed in	Name of Requesting Agency	Name of Elements	From		To		Basis	Reason	Remarks (If Any)	Shutdown Status	OCC Remarks
1	WRPC	POWERGRID_WR2	765KV-BANASKANTHA-CHITTORGARH-1	26-May-25	09:00	26-May-25	18:00	D	YEARLY AMP/For attending shutdown defects in line- Non auto mode of ckt 2 is required . Dia to be kept open at both ends.	ATC Curtailment of 2950 MW in NR Export. To be facilitated from 15:00 to 23:00 hrs.	Approved	ATC Curtailment of 2950 MW in NR Export. To be facilitated from 15:00 to 23:00 hrs.
2	WRPC	POWERGRID_WR2	765KV-BANASKANTHA-CHITTORGARH-2	26-May-25	09:00	26-May-25	18:00	D	A/R Non Auto mode For attending shutdown defects in circuit #1		Approved	
3	WRPC	POWERGRID_WR2	765KV-BANASKANTHA-CHITTORGARH-1	29-May-25	09:00	29-May-25	18:00	D	A/R Non Auto mode For attending shutdown defects in circuit #2		Approved	
4	WRPC	POWERGRID_WR2	765KV-BANASKANTHA-CHITTORGARH-2	29-May-25	09:00	29-May-25	18:00	D	Yearly AMP/ For attending shutdown defects in line-Non auto mode of ckt 1 is required . Dia to be kept open at both ends.	ATC Curtailment of 2950 MW in NR Export. To be facilitated from 15:00 to 23:00 hrs.	Approved	ATC Curtailment of 2950 MW in NR Export. To be facilitated from 15:00 to 23:00 hrs.
5	WRPC	POWERGRID_WR2	765KV-VINDHYACHAL(P5)-JABALPUR-2	5-May-25	09:00	5-May-25	18:00	D	attending S/D nature defect in line, Line Terminal Maintenance work & Normalization of spare Reactor at 765 KV Jabalpur PS End , Dia to be kept Open Both side	ATC Curtailemnt of 1100 MW in NR Import. TO be availed on weekend	Approved	ATC Curtailemnt of 1100 MW in NR Import. TO be availed on weekend
6	WRPC	POWERGRID_WR2	765KV-SATNA-BINA-1	22-May-25	07:00	22-May-25	18:00	D	ATTENDING S/D NATURE DEFECTS IN LINE, For taking spare reactor unit in service in place of Y-ph LR unit Bus-1 side at Bina ss. Spare rotation at satna:- taking Spare unit out of service and R-Phase in service. Dia to kept open at both ends	ATC Curtailemnt of 750 MW in NR Import. Subjected to real time grid condition of NR Demand	Approved	ATC Curtailemnt of 750 MW in NR Import. Subjected to real time grid condition of NR Demand
7	WRPC	POWERGRID_WR2	765KV-SATNA-BINA-2	23-May-25	07:00	23-May-25	18:00	D	ATTENDING S/D NATURE DEFECTS IN LINE, Dia to kept open at both ends	ATC Curtailemnt of 750 MW in NR Import. Subjected to real time grid condition of NR Demand	Approved	ATC Curtailemnt of 750 MW in NR Import. Subjected to real time grid condition of NR Demand
8	WRPC	POWERGRID_WR2	765KV-SATNA-BINA-1	26-May-25	07:00	26-May-25	13:00	D	For taking Y-ph LR unit in service in place of spare reactor unit Bus 1 side, Dia to be kept open at both ends.	ATC Curtailemnt of 750 MW in NR Import. Subjected to real time grid condition of NR Demand	Approved	ATC Curtailemnt of 750 MW in NR Import. Subjected to real time grid condition of NR Demand
9	WRPC	POWERGRID_WR2	765KV-SATNA-GWALIOR-2	1-May-25	09:00	10-May-25	18:00	C	RESTORATION WORK AT TOWER LOC NO 706 (TOWER DISMANTELLING, ERECTION AND STRINGING WORK), Dia to be kept open at both ends.	May be deferred In view of high NR Demand	Rejected	May be deferred In view of high NR Demand
10	WRPC	POWERGRID_WR2	765KV-GWALIOR-JAIPUR-1	15-May-25	09:00	16-May-25	18:00	D	Pre- Summer preparedness works of Line, Dia to be kept open at both ends.	ATC Curtailemnt of 450 MW in NR Import. Subjected to real time grid condition of NR Demand	Approved	ATC Curtailemnt of 450 MW in NR Import. Subjected to real time grid condition of NR Demand
11	WRPC	POWERGRID_WR2	765KV-GWALIOR-JAIPUR-2	19-May-25	09:00	20-May-25	18:00	D	Pre- Summer preparedness works of Line, Dia to be kept open at both ends.	ATC Curtailemnt of 450 MW in NR Import. Subjected to real time grid condition of NR Demand	Approved	ATC Curtailemnt of 450 MW in NR Import. Subjected to real time grid condition of NR Demand
12	WRPC	POWERGRID_WR2	765KV-GWALIOR-AGRA-1	26-May-25	09:00	26-May-25	18:00	D	Pre- Summer preparedness works of Line, Dia to be kept open at both ends.	ATC Curtailemnt of 1150 MW in NR Import. TO be availed on weekend	Approved	ATC Curtailemnt of 1150 MW in NR Import. TO be availed on weekend
13	WRPC	POWERGRID_WR2	765KV-GWALIOR-AGRA-2	27-May-25	09:00	27-May-25	18:00	D	Pre- Summer preparedness works of Line, Dia to be kept open at both ends.	ATC Curtailemnt of 1150 MW in NR Import. TO be availed on weekend	Approved	ATC Curtailemnt of 1150 MW in NR Import. TO be availed on weekend
14	WRPC	POWERGRID_WR2	765KV-GWALIOR-ORAI-1	29-May-25	09:00	29-May-25	18:00	D	Pre- Summer preparedness works of Line, AMP works of LR and Line bay at Gwalior SS Line Reactor CB Drive Mechanism checking, Dia to be kept open at both ends.	Subjected to real time grid condition of NR Demand	Approved	Subjected to real time grid condition of NR Demand
15	WRPC	POWERGRID_WR2	765KV-INDORE-VADODARA-1	3-May-25	09:00	3-May-25	18:00	D	WTI Replacement of Y ph LR, SAS Upgradation Testing & Shutdown nature line defect attending work, Dia to be kept open at both ends.	ATC Curtailment of 600 MW in NR Export	Approved	ATC Curtailment of 600 MW in NR Export
16	WRPC	POWERGRID_WR2	765KV-SATNA-ORAI-1	8-May-25	07:00	8-May-25	18:00	D	For rectification of shutdown nature defects and cleaning of insulators, Dia to be kept open at both ends.	May be deferred In view of high NR Demand	Rejected	May be deferred In view of high NR Demand
17	WRPC	POWERGRID_WR2	765KV-SATNA-GWALIOR-2	10-May-25	07:00	10-May-25	18:00	D	For rectification of shutdown nature defects and cleaning of insulators, Dia to be kept open at both ends.	May be deferred In view of high NR Demand	Rejected	May be deferred In view of high NR Demand
18	WRPC	POWERGRID_WR2	765KV-SATNA-VINDHYACHAL(P5)-1	15-May-25	07:00	15-May-25	18:00	D	For rectification of shutdown nature defects, Line terminal equipment and bay AMP work.Dia to be kept open at both ends . CKT-II required to be in non auto mode	ATC Curtailemnt of 750 MW in NR Import. Subjected to real time grid condition of NR Demand	Approved	ATC Curtailemnt of 750 MW in NR Import. Subjected to real time grid condition of NR Demand
19	WRPC	POWERGRID_WR2	765KV-SATNA-VINDHYACHAL(P5)-2	17-May-25	07:00	17-May-25	18:00	D	For rectification of shutdown nature defects .CKT-I required to be in non auto mode. Dia to be kept open at both ends	ATC Curtailemnt of 750 MW in NR Import. Subjected to real time grid condition of NR Demand	Approved	ATC Curtailemnt of 750 MW in NR Import. Subjected to real time grid condition of NR Demand
20	WRPC	POWERGRID_WR2	400KV-VINDHYACHAL(P5)-RIHAND-1	7-May-25	09:00	7-May-25	18:00	D	LA Base Replacement and Line Terminal Equipment AMP, Non auto mode of ckt 2 is required . Dia to be kept open at both ends.	Subjected to at least one unit outage at Rihand 3	Approved	Subjected to at least one unit outage at Rihand 3
21	WRPC	POWERGRID_WR2	400KV-VINDHYACHAL(P5)-RIHAND-2	7-May-25	09:00	7-May-25	18:00	D	Non auto mode of ckt 2 is required to attend Shutdown nature defect in 400KV-VINDHYACHAL(P5)-RIHAND-1	Subjected to at least one unit outage at Rihand 3	Approved	Subjected to at least one unit outage at Rihand 3
22	WRPC	POWERGRID_WR2	400KV-VINDHYACHAL(P5)-RIHAND-2	9-May-25	09:00	9-May-25	18:00	D	LA Base Replacement and Line Terminal Equipment AMP, Non auto mode of ckt 1 is required . Dia to be kept open at both ends.	Subjected to at least one unit outage at Rihand 3	Approved	Subjected to at least one unit outage at Rihand 3
23	WRPC	POWERGRID_WR2	400KV-VINDHYACHAL(P5)-RIHAND-1	9-May-25	09:00	9-May-25	18:00	D	Non auto mode of ckt 1 is required to attend Shutdown nature defect in 400KV-VINDHYACHAL(P5)-RIHAND-2	Subjected to at least one unit outage at Rihand 3	Approved	Subjected to at least one unit outage at Rihand 3
24	WRPC	POWERGRID_WR2	400KV-SHUIJALPUR-RAPP-2	13-May-25	08:00	13-May-25	17:30	D	AMP WORK OF SUJALPUR-RAPP2_LINE REACTOR, Dia to be kept open at both ends.		Approved	
25	WRPC	POWERGRID_WR1	HVDC800KV-CHAMPA-KURUKSHETRA-1	1-May-25	08:00	18-May-25	18:00	C	To take up Erection and Stringing for NHAI line diversion works	May be deferred In view of high NR Demand	Rejected	May be deferred In view of high NR Demand

26	WRPC	POWERGRID_WR1	HVDC800KV-CHAMPA-KURUKSHETRA-2	1-May-25	08:00	18-May-25	18:00	C	To take up Erection and Stringing for NHAI line diversion works	May be deferred In view of high NR Demand	Rejected	May be deferred In view of high NR Demand
27	WRPC	POWERGRID_WR1	HVDC800KV-CHAMPA-KURUKSHETRA-3	1-May-25	08:00	18-May-25	18:00	C	To take up Erection and Stringing for NHAI line diversion works	May be deferred In view of high NR Demand	Rejected	May be deferred In view of high NR Demand
28	WRPC	POWERGRID_WR1	HVDC800KV-CHAMPA-KURUKSHETRA-4	1-May-25	08:00	18-May-25	18:00	C	To take up Erection and Stringing for NHAI line diversion works	May be deferred In view of high NR Demand	Rejected	May be deferred In view of high NR Demand
29	ERPC	JUSNL	132KV Rihand-Garhwa	01.05.2025	9:00 hrs	10.05.2025	17:00hrs	C	For re-sagging of conductor between Loc No. 493 to 508		Approved	
30	ERPC	JUSNL	133 kV Rihand-Garhwa Rd T/L Ckt-2	01.05.2026	08:00hrs	10.05.2026	17:00hrs	C	For Re-Sagging work at Loc. No. 362-374		Approved	
31	ERPC	JUSNL	132KV Rihand - Nagarutari	01.05.2025	9:00 hrs	10.05.2025	17:00hrs	C	For re-sagging of conductor between Loc No. 493 to 508		Approved	
32	WRPC	MP_SLDC	220KV-MALANPUR-AURIYA-1	4-Apr-25	09:00	4-Apr-25	17:00	D	FOR LINE MAINTENANCE WORK		Approved	
33	WRPC	MP_SLDC	220KV-MEHGAON-AURIYA-1	11-Apr-25	09:00	11-Apr-25	17:00	D	FOR LINE MAINTENANCE WORK		Approved	
34	WRPC	MP_SLDC	220KV-BHANPURA-RANPUR-1	16-Apr-25	08:00	16-Apr-25	18:00	D	FOR LINE MAINTENANCE WORK		Approved	
35	WRPC	MP_SLDC	220KV-BHANPURA-MODAK-1	23-Apr-25	08:00	23-Apr-25	18:00	D	FOR LINE MAINTENANCE WORK		Approved	
36	WRPC	MP_SLDC	132KV-SHEOPUR-KHANDAR-1	28-Apr-25	09:00	28-Apr-25	17:00	D	FOR LINE MAINTENANCE WORK		Approved	

Sr No	OCC Number	Name of Requesting Agency	Element Type	Element Name	Owner	Daily/ Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	NLDC/NRLDC Comments	Shutdown Status	OCC Remarks
1	230	PPGCL-BARA	400 KV	400 KV SUT	PPGCL	Daily	Cleaning of Bushing	03-May-25	07:00	03-May-25	17:00	Subject to no unit outage.	Approved	Subject to no unit outage.
3	230	PPGCL-BARA	400 KV	400kV Bus reactor	PPGCL	Daily	Cleaning of porcelain Structure	03-May-25	07:00	03-May-25	17:00	May be clubbed with S.No.7	Approved	May be clubbed with S.No.7
7	230	PPGCL-BARA	400 KV	400kV Bus reactor	PPGCL	Continuous	Arresting of oil leakage from Bushing turet	11-May-25	08:00	25-May-25	18:00	May be given subject to real time grid conditions/UP consent.	Approved	May be given subject to real time grid conditions/UP consent.

**RAJASTHAN RAJYA VIDYUT UTPADAN NIGAM LIMITED**

NAME OF GSS/ DIVISION	NAME OF LINE / EQUIPMENT (SHUTDOWN REQUIRED)	TYPE OF WORK TO BE DONE	DURATION		ALTERNATIVE SUPPLY ARRANGEMENT	REMARKS	NLDC/NRLDC Comments	Shutdown Status	OCC Remaks
3	5	6	7	8	9	11			
			DATE/ TIME	DATE/ TIME					
400kV Switchyard CTPP	<b>400 kV CTPP- Adani Line</b>	1. For attending leakage of sf6 in R- pole of C.B.  2. Annual Maintenance Work of Bay elements at CTPP End.	22.05.2025 17:00 Hrs	22.05.2025 23:00 Hrs	Power evacuation will be through 400kV CTPP-Anta, 400kV CTPP-Hindaun Line, 400kV CTPP-Bhilwara Line, 400kV InterConnection#1, 400kV InterConnection#2. 220kV CTPP-Aklara line and 220 kV CTPP-Kawai line.	Proposed S/D of U#2 wef. 01.05.25 for 15 days.	May be given from 1700 Hrs	Approved	May be given from 1700 Hrs

### 230th OCC Additional Shutdown of Rajasthan

SR. NO.	NAME OF LINE /EQUIPMENT (S/D REQUIRED)	TYPE OF WORK TO BE DONE	From		To		Type	NLDC/NRLDC Comments	Shutdown Status	OCC Remaks
1	400/220 KV 250 MVA ICT-1 at 400kV GSS Heerapura	For Overhauling work of 220 KV CB "2452 C" of ILT-I (220 KV Side)	21.04.2025	08:00 Hrs.	23.04.2025	18:00 Hrs.	Continuous	May be given subject to real time grid conditions/Other ICTs to be in service/Load to be managed by Rajasthan.	Approved	May be given subject to real time grid conditions/Other ICTs to be in service/Load to be managed by Rajasthan.



**DTL proposed shutdowns for 230 th NRPC OCC meeting**

Planned Shutdown at 400kV S/Stn. TKL for May 2025													
S.No.	Voltage Level	Details of Transmission Element	Category	Shutdown Type	From		To		Work to be Carried	Remarks	NLDC/NRLDC Comments	Shutdown Status	OCC Remarks
					Date	Time	Date	Time					
1	400KV	400kV Tikrikalan to Bawana Circuit 2	A	Daily basis	06.05.2025	16:00 Hrs	06.05.2025	19:00 Hrs	Conductor repair at Bawana end.	Load shall be managed through Bawana Circuit 1	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/ Load management by Delhi/PG consent.	Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/ Load management by Delhi/PG consent.
2	400KV	400kV Tikrikalan to Bawana Circuit 1	A	Daily basis	07.05.2025	16:00 Hrs	07.05.2025	19:00 Hrs	Conductor repair at Bawana end.	Load shall be managed through Bawana Circuit 2	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/ Load management by Delhi/PG consent.	Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/ Load management by Delhi/PG consent.
3	400KV	400kV Tikrikalan to Jhatikara Circuit 1	A	Daily basis	09.05.2025	05:00 Hrs	09.05.2025	09:00 Hrs	Tan Delta Testing of line CVT at Tikrikalan and maintenance of line isolators	Load shall be managed through Jhatikara Circuit 2	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/ Load management by Delhi/PG consent.	Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/ Load management by Delhi/PG consent.
4	400KV	400kV Tikrikalan to Bawana Circuit 2	A	Daily basis	09.05.2025	16:00 Hrs	09.05.2025	19:00 Hrs	Tan Delta Testing of line CVT at Tikrikalan and maintenance of line isolators	Load shall be managed through Bawana Circuit 1	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/ Load management by Delhi/PG consent.	Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/ Load management by Delhi/PG consent.
Planned Shutdown at 400kV S/Stn. Bawana for May 2025													
S.No.	Voltage Level	Details of Transmission Element	Category	Shutdown Type	From		To		Work to be Carried	Remarks			
					Date	Time	Date	Time					
1	400 KV	400 KV Tikri kalan ckt-1	A	Daily	06.05.2025	16:00 Hrs	06.05.2025	19:00 Hrs	Attending of Line Dropper R & Y phase and also Tightning of All CB,CT and Isolator clamps of the Bays	During shut down load will be meet through Tikri kalan ckt-2	Duplicate entry.	Rejected	Duplicate entry.
2	400kV	400 KV Tikri kalan ckt-2	A	Daily	07.05.2025	16:00 Hrs	07.05.2025	19:00 Hrs	Attending of Line Dropper B phase and also Tightning of All CB,CT and Isolator clamps of the Bays	During shut down load will be meet through Tikri kalan ckt-1	Duplicate entry.	Rejected	Duplicate entry.
3	400KV	315 MVA ICT-1	A	Daily	01.05.25	06:00	01.05.25	09:00	Tightning of bushings, CT , Isolators clamp and related, I/C-1 and Bay	During the Shutdown Load will be meet throught ICT 4, 5 ,6	May be given subject to real time grid conditions/Other ICTs to be in service/Load to be managed by Delhi.	Approved	May be given subject to real time grid conditions/Other ICTs to be in service/Load to be managed by Delhi.
4	400KV	315 MVA ICT-4	A	Daily	02.05.25	06:00	02.05.25	09:00	Tightning of bushings, CT , Isolators clamp and related, I/C-1 and Bay	During the Shutdown Load will be meet throught ICT 1, 5 ,6	May be given subject to real time grid conditions/Other ICTs to be in service/Load to be managed by Delhi.	Approved	May be given subject to real time grid conditions/Other ICTs to be in service/Load to be managed by Delhi.
5	400 KV	400 KV Mandola- Maharani Bagh ckt-1	A	Daily	19.05.2025	06:00	19.05.2025	09:00	Tan Delta testing of CB , CT, CVT of Bay	During shut down load will be meet 400 KV Mandola- Maharani Bagh ckt-2	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/ Load management by Delhi/PG consent.	Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/ Load management by Delhi/PG consent.
6	400kV	400 KV Mandola- Maharani Bagh ckt-2	A	Daily	13.05.2025	06:00	13.05.2025	09:00	Tightning of Tension tower jumper and replace the damaged spacers	During shut down load will be meet through 400 KV Mandola- Maharani Bagh ckt-1	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/ Load management by Delhi/PG consent.	Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/ Load management by Delhi/PG consent.

Planned Shutdown at 400kV S/Stn. Bamnauli for May 2025												
S.No.	Voltage Level	Details of Transmission Element	Category	Shutdown Type	From		To		Work to be Carried	Remarks		
					Date	Time	Date	Time				

1	400kV	ICT-3 500 MVA	A	Daily	05.05.25	05.00hrs	05.05.25	10.00hrs	For Transformer Testings and Annual Maintenance as per PMS.	Load will be shared through ICT-4 315MVA and ICT-2 500MVA.	May be given subject to real time grid conditions/Other ICTs to be in service/Load to be managed by Delhi.	Approved	May be given subject to real time grid conditions/Other ICTs to be in service/Load to be managed by Delhi.
2	400kV	400kV Bamnauli -Tughlakabad Ckt-2	A	Daily	12.05.25	05.00hrs	12.05.25	10.00hrs	For Line CVT testing and other PMS work		May be given subject to real time grid conditions/One circuit shutdown from both end at a time/ Load management by Delhi/PG consent.	Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/ Load management by Delhi/PG consent.
3	400kV	400kV Bamnauli -Jhatikra Ckt	A	Daily	03.05.25	05.00hrs	03.05.25	10.00hrs	For Line CVT testing and other PMS work		May be given subject to real time grid conditions/One circuit shutdown from both end at a time/ Load management by Delhi/PG consent.	Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/ Load management by Delhi/PG consent.
4	400kV	400kV Bamnauli -Dwarka	A	Daily	08.05.25	05.00hrs	08.05.25	10.00hrs	For Line CVT testing and other PMS work		May be given subject to real time grid conditions/One circuit shutdown from both end at a time/ Load management by Delhi/PG consent.	Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/ Load management by Delhi/PG consent.

Planned Shutdown at 400kV S/Stn. Gopalpur for May 2025													
S.No.	Voltage Level	Details of Transmission Element	Category	Shutdown Type	From		To		Work to be Carried	Remarks			
					Date	Time	Date	Time					
1	220 kV	220KV Mandola Ckt No-2		Daily	02.05.25	05.00hrs	02.05.25	10.00hrs	For Tree Trimming work at 220KV O/H line from Gopalpur to Mandola Ckt No-02 .	Laod may be managed on 220KV Mandola Ckt No-1 / 220KV South of Wazirabad Ckts.	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/ Load management by Delhi/PG consent.	Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/ Load management by Delhi/PG consent.
2	220 kV	220KV Mandola Ckt No-1		Daily	03.05.2025	05.00hrs	03.05.2025	10.00hrs	For Tree Trimming work at 220KV O/H line from Gopalpur to Mandola Ckt No-01 .	Laod may be managed on 220KV Mandola Ckt No-2 / 220KV South of Wazirabad Ckts	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/ Load management by Delhi/PG consent.	Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/ Load management by Delhi/PG consent.

**OUTAGE PLANNING TO BE APPROVED IN 230TH OCC MEETING**

**Format I(A): Request for transmission element outage by Indenting agency to RPC**

Indenting Agency			HPSLDC	For the Month			Request Date									
	Line Details						Proposed Date and Time									
Sl. No.	Name of the Requesting Agency	Voltage Level (kV)	From substation	To substation	Owner	Ckt ID	Inter-Regional / Intra-Regional	Daily/ Continuous	Reason	From Date	From Time	To Date	To Time	NLDC/NRLDC Comments	Shutdown Status	OCC Remaks
1	HPPTCL	220 kV	Dehar (BBMB)	Kangoo (HPSEBL)	HPPTCL	Single Circuit	Inter-State	Continuous	Shutdown on 220kV Dehar-Kangoo S/C line is required to do following works: 1.) Destrining of spans between T-2 to T-4, 2.) Dismantling of Existing tower <b>Ex. T-3</b> , 3.) Erection of new tower <b>Prop. T-3</b> , 4.) Stringing of spans between T-2 to T-4	21.04.2025	09:00 Hrs	27.04.2025	18:00 Hrs	May be allowed subject to real time grid conditions/One circuit shutdown from both end at a time/ Load management by HP/BBMB consent.	Approved	May be allowed subject to real time grid conditions/One circuit shutdown from both end at a time/ Load management by HP/BBMB consent.

OUTAGE PLANNING TO BE APPROVED IN 230th OCC MEETING																
Format I(A): Request for transmission element outage by Indenting agency to RPC																
Indenting Agency			HPSLDC	For the Month	May-2025		Date	27-05-2025								
Line Details										Proposed Date and Time						
Sl. No.	Name of the Requesting Agency	Voltage Level (kV)	From substation	To substation	Owner	Ckt ID	Inter-Regional / Intra-Regional	Daily/ Continuous	Reason	From Date	From Time	To Date	To Time	NRLDC/NLDC Remarks	S/D Status	OCC Remarks
1	HPPTCL	400 KV	400/220/33 KV GIS SUBSTATION LAHAL (HPPTCL)	400/220 KV GIS SUBSTATION RAJERA (PGCIL)	HPPTCL	CKT-1 (BAY-407)	Inter-Regional	Continuous	Termination of 400KV Double circuit Transmission Line LIL Oing at 240MW JSW HEP Kuthar (Khadamukh) and also reconfiguration of OPGW and earth wire.	27-Apr-2025	09:00 Hrs	28-Apr-2025	18:00 Hrs	May be allowed subject to real time grid conditions/One circuit shutdown from both end at a time/ Load management by HP/PG consent.	Approved	May be allowed subject to real time grid conditions/One circuit shutdown from both end at a time/ Load management by HP/PG consent.

PLANNED SHUT DOWN FOR THE MONTH OF May-2025 WHICH ARE TO BE APPROVED BY OCC 230

Name of Transmission Zone : Uttar Pradesh Power Transmission Corporation Limited.

Sl.No.	Details of Transmission Line		Date		Timings		Reason	“Outage Mode (Daily/Continuous)”	Remarks	NLDC/NRLDC Comments	Shutdown Status	OCC Remaks
	Substation/Voltage Level	Name of Transmission Elements	From	To	From	To						
1	400KV BHAUKARI, Basti	SHUTDOWN OF 50MVAR LINE REACTOR-1st	01.05.2025	05.05.2025	10:00	16:00	* SHUTDOWN OF NON SWITCHABLE 50 MVA LINE REACTOR-1st (ON 400 KV LUCKNOW-1st BAY) IS REQUIRED FOR ITS' OIL CENTRIFUGING WORK.	Continuous		May be given subject to real time grid conditions.	Requested	May be given subject to real time grid conditions.
2	400KV BAREILLY	400kv TBC BAY	08.05.2025	08.05.2025	08:00	17:00	* For preventive maintenance work. No supply affected.	Continuous		May be given subject to real time grid conditions.	Requested	May be given subject to real time grid conditions.
3	400KV BAREILLY	220kv PANT NAGAR BAY	10.05.2025	10.05.2025	08:00	17:00	* For Preventive Maintenance works. No supply affected, maintained >X through 400KV S/S KASHIPUR.	Continuous		Element must remain in service via other bay.	Requested	Element must remain in service via other bay.
4	PPGCL_Bara	400 kV Startup Transformer	03.05.2025	03.05.2025	07:00	17:00	Cleaning of Bushing	Daily	Cleaning of Bushing and testing of bushing	Subject to no unit outage.	Requested	Subject to no unit outage.
5	PPGCL_Bara	400 kV Bus reactor	03.05.2025	03.05.2025	07:00	17:00	Cleaning of porcelain Structure	Daily	Cleaning of Porcelain Structures of connected equipments and tightness of connection.	May be clubbed with S.No.7	Requested	May be clubbed with S.No.7
6	PPGCL_Bara	400 kV Bus reactor	11.05.2025	25.05.2025	08:00	18:00	Arresting of oil leakage from Bushing turet	Continuous	Arresting of oil leakage from Bushing turet	May be given subject to real time grid conditions/UP consent.	Requested	May be given subject to real time grid conditions/UP consent.

Sl. No	Substation/Voltage	Line/Equipment Names as per NRLDC Nomenclature	From Date	From Time	To Date	To Time	Basis	Reason	Remarks	NLDC/NRLDC Comments	Shutdown Status	OCC Remaks
1	765 kV S/s Ghatampur	765 kV S/C Ghatampur - Rampur line	01.05.2025	09:00	04.05.2025	18:00	Daily	AR to be kept on Non-Auto mode for Copper bond tightening work	AR to be kept on Non-Auto mode		Requested	
			08.05.2025	09:00	12.05.2025	18:00	Daily				Requested	
			19.05.2025	09:00	22.05.2025	18:00	Daily				Requested	
2		765 kV S/C Rampur - Hapur line	16.05.2025	09:00	19.05.2025	18:00	Daily	AR to be kept on Non-Auto mode for Copper bond	AR to be kept on Non-Auto mode		Requested	
			25.05.2025	09:00	26.05.2025	18:00	Daily				Requested	
3		765 kV S/C Ghatampur - Agra line	13.05.2025	09:00	15.05.2025	18:00	Daily	AR to be kept on Non-Auto mode for Copper bond	AR to be kept on Non-Auto mode		Requested	
			25.05.2025	09:00	31.05.2025	18:00	Daily				Requested	
4		765 kV S/C Agra - Gr. Noida line	05.05.2025	09:00	07.05.2025	18:00	Daily	AR to be kept on Non-Auto mode for Copper bond	AR to be kept on Non-Auto mode		Requested	
			23.05.2025	09:00	24.05.2025	18:00	Daily				Requested	
5			765kV Agra (UP) - Gr.Noida (WUPPTCL) Line	13-May-25	11:00	13-May-25	14:00	Daily	765kV Agra (UP) - Gr.Noida (WUPPTCL) Line Shutdown required for Aircel charge Activity into 80 Mvar Rph reactor at Fatehabad(Agra) end.	Aircel charge Activity For 80 Mvar Rph reactor at Fatehabad(Agra) end.		Requested

Name : MEJA URJA NIGAM PRIVATE LIMITED												
Sl. No.	Details of Transmission Line		Date		Timings		Reason	“Outage Mode (Daily/Continuous)”	Remarks	NLDC/NRLDC Comments	Shutdown Status	OCC Remaks
	Voltage Level	Name of Transmission Elements	From	To	From	To						
1		406 TIE BAY - 400KV BARA-MEJA TPS CKT-II AT MEJA TPS	02.05.2025	02.05.2025	09:00	18:00:00	SAS Upgradation, OS Updation, Compliance to cybersecurity Guidelines	Daily		Element must remain in service via other bay.	Approved	Element must remain in service via other bay.
2		417 TIE BAY - 400KV MASALI-MEJA TPS & 400KV ALLAHABAD PG - MEJA TPS CKT-2 AT 400KV MEJA TPS	07.05.2025	07.05.2025	09:00	18:00:00	SAS Upgradation, OS Updation, Compliance to cybersecurity Guidelines	Daily		Element must remain in service via other bay.	Approved	Element must remain in service via other bay.

3	400KV	420 TIE BAY - 400KV ALLAHABAD PG-MEJA TPS CKT-I AT 400KV MEJA TPS	10.05.2025	10.05.2025	09:00	18:00:00	SAS Upgradation, OS Updation, Compliance to cybersecurity Guidelines	Daily		Element must remain in service via other bay.	Approved	Element must remain in service via other bay.
4		423 TIE BAY - 400/132 KV 200 MVA ICT 1 AT 400KV MEJA TPS	11.05.2025	11.05.2025	09:00	18:00:00	SAS Upgradation, OS Updation, Compliance to cybersecurity Guidelines	Daily		Element must remain in service via other bay.	Approved	Element must remain in service via other bay.
5		424 MAIN BAY - 400/132 KV 200 MVA ICT 1 AT 400KV MEJA TPS	12.05.2025	12.05.2025	09:00	18:00:00	SAS Upgradation, OS Updation, Compliance to cybersecurity Guidelines	Daily		Element must remain in service via other bay.	Approved	Element must remain in service via other bay.

**PLANNED SHUT DOWN FOR THE MONTH OF JAN- 2024 WHICH ARE TO BE APPROVED BY OCC - 230**

**Name of Transmission Zone : Uttar Pradesh Power Transmission Corporation Limited**

Sl.No.	Details of Transmission Line		Date		Timings		Reason	"Outage Mode (Daily/Continuous)"	Remarks	NLDC/NRLDC Comments	Shutdown Status	OCC Remaks
	Voltage Level	Name of Transmission Elements	From	To	From	To						
1	765KV	Main Bus-1	01-05-2025	02-05-2025	08:00	18:00	Bus Bar Stability for Dia-2 & Dia-3 of 765kV Switchyard	Continuous	<b>2Days opportunity based shutdown on continuous basis required between 01.05.2025 to 31.05.2025 with respect to the Unit#1 Generator shutdown</b>		Approved	
2	765KV	Main Bus-2	03-05-2025	04-05-2025	08:00	18:00	Bus Bar Stability for Dia-2 & Dia-3 of 765kV Switchyard	Continuous			Approved	
3	765KV	765kV Ghatampur - Rampur Line	01-05-2025	02-05-2025	08:00	18:00	Bus Bar Stability for Dia-2 & Dia-3 of 765kV Switchyard	Continuous			Approved	
4	765KV	330MVAR Bus Reactor-at Bus 1 at 765kV Ghatampur S/s	01-05-2025	02-05-2025	08:00	18:00	Bus Bar Stability for Dia-2 & Dia-3 of 765kV Switchyard	Continuous			Approved	
5	765KV	765kV Ghatampur - Agra Line	03-05-2025	04-05-2025	08:00	18:00	Bus Bar Stability for Dia-2 & Dia-3 of 765kV Switchyard	Continuous			Approved	
6	765KV	189MVAR Line Reactor for 765kV Ghatampur - Rampur Line	01-05-2025	02-05-2025	08:00	18:00	Bus Bar Stability for Dia-2 & Dia-3 of 765kV Switchyard	Continuous			Approved	

**SHUTDOWN requirement LPDD LEH**

**SUBJECT :- SD REQUEST FOR TRANSMISSION ELEMENTS for 230th OCC MEETING for construction activity(220 kV Phyang Diskit Transmission Line Bay extension work)**

S.N.	Details of Transmission Element		DURATION				Daily/ Continuous	Reason
	Voltage level (KV)	NAME OF THE ELEMENT AND SUBSTATION	FROM		TO			
			DATE	TIME	DATE	TIME		
1	220 kV	220KV Bus 2 at LEH (PG) and BUS Coupler (	15-May-25	9:00	18-May-25	18:00	Continuous	Shutdown required for safe working during construction of 206 Bay at 220/66KV Substation LEH(PG).. Gas Recovery of Existing compartment, End Shield Assembly, Evacuation . Evacuation, Gas Filling, Gas Quality Check.
2	220 kV	220KV 50MVA ICT 2 at LEH (Bay No 205)	15-May-25	9:00	18-May-24	18:00	Continuous	Shutdown required for safe working during construction of 206 Bay at 220/66KV Substation LEH(PG). Gas Recovery of Existing compartment, End Shield Assembly, Evacuation . Evacuation, Gas Filling, Gas Quality Check.
3	220 kV	220KV LEH KHALSTI Line (Bay No 203)	18-May-25	14:00	18-May-25	18:00	Daily	Shutdown required for safe working during construction of 206 Bay at 220/66KV Substation LEH(PG). HV Test conduct
4	220 kV	220KV Bus-1 at LEH (PG)	19-May-25	6:00	24-May-25	18:00	Continuous	Shutdown required for safe working during construction of 206 Bay at 220/66KV Substation LEH(PG).. Gas Recovery of Existing compartment, End Shield Assembly, Evacuation. Evacuation, Gas Filling, Gas Quality Check. Gas Recovery of Existing compartment, End Shield remove & conductor inter connection,Evacuation, Gas Filling, Gas Quality Check.
5	220 kV	220KV 50MVA ICT 2 at LEH (Bay No 205)	19-May-25	6:00	24-May-25	18:00	Continuous	Shutdown required for safe working during construction of 206 Bay at 220/66KV Substation LEH(PG). Gas Recovery of Existing compartment, End Shield Assembly, Evacuation. Evacuation, Gas Filling, Gas Quality Check. Gas Recovery of Existing compartment, End Shield remove & conductor inter connection,Evacuation, Gas Filling, Gas Quality Check.

**NRLDC Comments:**

May be given subject to real time Grid conditions/ J&K and PG consent/Load management by Leh.

**S/D Status:**

Approved



Format I(A): Request for transmission element outage by Indenting agency to RPC																
Indenting Agency			NHPC LTD.	For the Month	Apr-25		Date			Proposed Date and Time						
Line Details																
Sl. No.	Name of the Requesting Agency	Voltage Level (kV)	From substation	To substation	Owner	Ckt ID	Inter-Regional / Intra-Regional	Daily/ Continous	Reason	From Date	From Time	To Date	To Time	NLDC/NRLDC Comments	Shutdown Status	OCC Remaks
1	Chamera PS I, NHPC LIMITED	400 kV	Chamera-I	Chamera-I	NHPC	125 MVar Bus Reactor	Intra regional	Continuous	Arresting SF6 Gas leakage from CT and Busduct sections of GIS Extension Bay at CPS-I	17-Apr-2025	09:00	1-May-2025	18:00	May be given subject to real time grid conditions.	Approved	May be given subject to real time grid conditions.
2	Chamera PS I, NHPC LIMITED	400 kV	Chamera-I	Chamera-II	PGCIL	400 kV Chamera-I - Chamera-II Ckt (Line#3)	Inter regional	Continuous	Checking and rectification of auto reclosure circuit of Main-II relay	15-Apr-2025	09:00	16-Apr-2025	16:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/No generation evacuation constraints.		Approved

Sr. No.	Name of the circuit	Shutdo wn From	Shutdown to	Continuous/Daily	Reason	Remarks	NLDC/RLDC Remarks	S/d Status	OCC Remarks
1	220 KV Panipat-Narela Circuit I & II	13.05.202 5 (07:00)	22.05.2025(19:00)	Continuous	Raising of 220 KV Panipat- Narela Double Circuit overheadlin e in between T. No. 900- 901 for construction of Railway Track by RVNL.	Please approve	May be approved in D-5 subject to delhi consent.	Approved	May be approved in D-5 subject to delhi consent.

Following Bay Shutdowns are planned for Retrofitting of duplicate decentralize numerical bus bar protection system at NTP Anta.

Bay	From	To
Bhilwara -1	21.04.2025	23.04.2025
STG	24.04.2025	26.04.2025
GT-3	28.04.2025	30.04.2025
Bhilwara - 2	01.05.2025	03.05.2025
GT-2	05.05.2025	07.05.2025
Kota	08.05.2025	10.05.2025
GT-1	12.05.2025	14.05.2025
Solar	15.05.2025	17.05.2025
Lalsot	19.05.2025	21.05.2025
Transfer bus	22.05.2025	24.05.2025
Sawaimadhopur	26.05.2025	28.05.2025
RAPP	29.05.2025	31.05.2025
Bus coupler	02.06.2025	04.06.2025

NRLDC Comments-

Bay s/d may be availed provided there is no unit outage during bay s/d.

S/D STATUS: APPROVED

**LIST OF ADDITIONAL SHUTDOWNS PROPOSED FOR APPROVAL IN OCC-230th MEETING**  
(PLANNED SHUTDOWNS)

0

**FROM:** Sr DGM-RTAMC, MANESAR  
**DATE:** 05-04-25

**TO :**  
**Copy:**

SE(OPN), NRPC, N DELHI  
GM (SO-1), NRLDC

Following Additional S/D are required during the month of March, 2025 for 229th OCC. Kindly accord your approval so that site mobilisation may be arranged accordingly.

S.No.	ELEMENTS	OWNER	MODE	DURATION				PURPOSE	Remarks	NRLDC/NLDC Remarks	S/D Status	OCC Remarks
				FROM		TO						
				DATE	TIME	DATE	TIME					
	765Kv/400kV/220kV Lines & HVDC											
1	765 KV MEERUT-BHIWANI (PG) CKT-1	PGCIL	C	28-04-2025	08:00:00	29-04-2025	20:00:00	Tapping of LILO of 765 KV Meerut Bhiwani Line at Tower No. 243 of 765 KV S/ Meerut Bhiwani Line	Charging LILO of 765 KV S/ Meerut Bhiwani Line (from Tapping Point to Tw No. 28/0 of LILO Line - approx. 20 KM) & looping at Tower No. 28/0 for power flow	Charging LILO of 765 KV S/ Meerut Bhiwani Line (from Tapping Point to Tw No. 28/0 of LILO Line - approx. 20 KM) & looping at Tower No. 28/0 for power flow	Approved	Charging LILO of 765 KV S/ Meerut Bhiwani Line (from Tapping Point to Tw No. 28/0 of LILO Line - approx. 20 KM) & looping at Tower No. 28/0 for power flow
2	765 KV Meerut-MOGA (PG) CKT-1	PGCIL	C	10-05-2025	08:00:00	25-05-2025	18:00:00	NHAI Diversion work for Jannagar Amritsar Express Highway		To avail during lean NR period.	Approved	To avail during lean NR period
4	765kV S/C Jhatikara to Bhiwani T/L	PG	Daily	04-05-2025	08:00:00	06-05-2025	19:00:00	stringing work			Approved	
5	400 KV BHINMAL-KANKROLI (PG) CKT-1	PGCIL	Daily	21.05.2025	09:00	21.05.2025	18:00	Testing of newly commissioned equipment 401B bypass bay before one year completion of charging for this purpose Outage of 400KV Zerda-Kankroli ckt#2 bypassed at Bhinmal is required for outage of 401B bay at Bhinmal SS.	May be given from 1700 Hrs/ATC Curtailment of 2150 MW in NR Export. To be facilitated from 15:00 hrs		Approved	May be given from 1700 Hrs/ATC Curtailment of 2150 MW in NR Export. To be facilitated from 15:00 hrs
6	400 KV BHINMAL-ZERDA (PG) CKT-1	PGCIL	Daily	21.05.2025	09:00	21.05.2025	18:00	Testing of newly commissioned equipment 401B bypass bay before one year completion of charging for this purpose Outage of 400KV Zerda-Kankroli ckt#2 bypassed at Bhinmal is required for outage of 401B bay at Bhinmal SS.	ATC Curtailment of 2150 MW in NR Export. To be facilitated from 15:00 hrs		Approved	ATC Curtailment of 2150 MW in NR Export. To be facilitated from 15:00 hrs
7	400 KV BAWANA(DV)-MAHARANIBAGH(PG) (DTL) CKT-1	PGCIL	Daily	20-04-2025	08:00:00	20-04-2025	20:00:00	For stringing of 400kV M/C Mahranibagh-Narela TL	Subject to Delhi Consent/Utility may clarify whether non auto mode required or line shutdown required.		Approved	Subject to Delhi Consent/Utility may clarify whether non auto mode required or line shutdown required.
8	400 KV BAWANA(DV)-MAHARANIBAGH(PG) (DTL) CKT-2	PGCIL	Daily	20-04-2025	08:00:00	20-04-2025	20:00:00	For stringing of 400kV M/C Mahranibagh-Narela TL	Subject to Delhi Consent/Utility may clarify whether non auto mode required or line shutdown required.		Approved	Subject to Delhi Consent in D-3/Utility may clarify whether non auto mode required or line shutdown required.
9	400 KV BAWANA(DV)-MAHARANIBAGH(PG) (DTL) CKT-1	PGCIL	Daily	21-04-2025	08:00:00	26-04-2025	20:00:00	For Hot line stringing of 400kV M/C Mahranibagh-Narela TL	Subject to Delhi Consent/Utility may clarify whether non auto mode required or line shutdown required.		Approved	IN D-3
10	400 KV BAWANA(DV)-MAHARANIBAGH(PG) (DTL) CKT-2	PGCIL	Daily	21-04-2025	08:00:00	26-04-2025	20:00:00	For Hot line stringing of 400kV M/C Mahranibagh-Narela TL	Subject to Delhi Consent/Utility may clarify whether non auto mode required or line shutdown required.		Approved	Subject to Delhi Consent/Utility may clarify whether non auto mode required or line shutdown required.
11	400 KV BAWANA(DV)-MAHARANIBAGH(PG) (DTL) CKT-1	PGCIL	C	12-05-2025	08:00:00	14-05-2025	19:00:00	Removal of LILO of Mandola-Bawana and Connection of Narela - Maharanibagh Circuits under Tr. System Part-G1, Ph-II	Utility may apply the shutdown in D-5 basis for approval after commissioning of 765KV Narela S/S		Approved	Utility may apply the shutdown in D-5 basis for approval after commissioning of 765KV Narela S/S
12	400 KV BAWANA(DV)-MAHARANIBAGH(PG) (DTL) CKT-2	PGCIL	C	12-05-2025	08:00:00	14-05-2025	19:00:00	Removal of LILO of Mandola-Bawana and Connection of Narela - Maharanibagh Circuits under Tr. System Part-G1, Ph-II	Utility may apply the shutdown in D-5 basis for approval after commissioning of 765KV Narela S/S		Approved	Utility may apply the shutdown in D-5 basis for approval after commissioning of 765KV Narela S/S
13	400 KV MANDOLA(PG)-MAHARANIBAGH(PG) (DTL) CKT-1	PGCIL	C	12-05-2025	08:00:00	14-05-2025	19:00:00	Removal of LILO of Mandola-Bawana and Connection of Narela - Maharanibagh Circuits under Tr. System Part-G1, Ph-II	Utility may apply the shutdown in D-5 basis for approval after commissioning of 765KV Narela S/S		Approved	Utility may apply the shutdown in D-5 basis for approval after commissioning of 765KV Narela S/S

14	400 KV MANDOLA(PG)-MAHARANIBAGH(PG) (DTL) CKT-2	PGCIL	C	12-05-2025	08:00:00	14-05-2025	19:00:00	Removal of LILO of Mandola-Bawana and Connection of Narela - Maharambagh Circuits under Tr. System Part-G1, Ph-II	Utility may apply the shutdown in D-5 basis for approval after commissioning of 765KV Narela S/S	Approved	Utility may apply the shutdown in D-5 basis for approval after commissioning of 765KV Narela S/S
15	400KV KOTESHWAR- TEHARI -3	PGCIL	Daily	01-05-2025	08:00:00	01-05-2025	19:00:00	for clear the bush under the section/span 1-2 & 2-3	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/THDC consent.	Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/THDC consent.
16	400KV S/C Kankroli-Jodhpur line	PGCIL	C	22-04-2025	08:00:00	25-04-2025	19:00:00	For attending major Sag Mismatch issue in between location no 293-301	Discussed in main list.	Rejected	Discussed in main list.
17	400KV S/C Hirapur to Dhaulpur	RRVPN	Daily	15-05-2025	09:00:00	17-05-2025	18:00:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	Not in purview of NRLDC/ Utility may coordinate with Rajasthan	Rejected	Not in purview of NRLDC/ Utility may coordinate with Rajasthan
18	400KV S/C Hirapur to Dhaulpur	RRVPN	Daily	18-05-2025	09:00:00	20-05-2025	18:00:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	Not in purview of NRLDC/ Utility may coordinate with Rajasthan	Rejected	Not in purview of NRLDC/ Utility may coordinate with Rajasthan
19	220KV D/C Hirapur- KTPS	RRVPN	Daily	01-05-2025	09:00:00	02-05-2025	18:00:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	Not in purview of NRLDC/ Utility may coordinate with Rajasthan	Rejected	Not in purview of NRLDC/ Utility may coordinate with Rajasthan
20	220KV S/C Vatika to KTPS	RRVPN	Daily	03-05-2025	09:00:00	04-05-2025	18:00:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	Not in purview of NRLDC/ Utility may coordinate with Rajasthan	Rejected	Not in purview of NRLDC/ Utility may coordinate with Rajasthan
21	220KV D/C Sanganer to Chaksu	RRVPN	Daily	07-05-2025	09:00:00	08-05-2025	18:00:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	Not in purview of NRLDC/ Utility may coordinate with Rajasthan	Rejected	Not in purview of NRLDC/ Utility may coordinate with Rajasthan
22	220KV D/C RVPNL JETHANA TO AJMER	HVPN	Daily	18-05-2025	09:00:00	20-05-2025	17:00:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-I) Transmission Line.	Not in purview of NRLDC/ Utility may coordinate with Rajasthan/Haryana.	Rejected	Not in purview of NRLDC/ Utility may coordinate with Rajasthan/Haryana.
23	220 KV S/C LINE RVPNL BEAWAR TO AJMER	HVPNL	Daily	25-05-2025	09:00:00	27-05-2025	17:00:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-I) Transmission Line.	Not in purview of NRLDC/ Utility may coordinate with Rajasthan/Haryana.	Rejected	Not in purview of NRLDC/ Utility may coordinate with Rajasthan/Haryana.
24	220KV D/C LINE RVPNL AJMER TO JETHANA	HVPNL	Daily	28-05-2025	09:00:00	30-05-2025	17:00:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-I) Transmission Line.	Not in purview of NRLDC/ Utility may coordinate with Rajasthan/Haryana.	rejected	Not in purview of NRLDC/ Utility may coordinate with Rajasthan/Haryana.
25	400 kV Hisar to Bhiwadi transmission line CKT-II	PG	Daily	05-05-2025	08:00:00	07-05-2025	19:00:00	stringing work	Utility may apply the shutdown in D-5 basis for approval/May be preponed and planned in april month.	Approved	Utility may apply the shutdown in D-5 basis for approval/May be preponed and planned in april month.
26	400 kV Hisar to Bhiwadi transmission line CKT-III	PG	Daily	05-05-2025	08:00:00	07-05-2025	19:00:00	stringing work	Utility may apply the shutdown in D-5 basis for approval/May be preponed and planned in april month.	Approved	Utility may apply the shutdown in D-5 basis for approval/May be preponed and planned in april month.
27	400 kV D/C Neemrana- Dhanona transmission line circuit-I	Indigrid	Daily	24-05-2025	08:00:00	26-05-2025	19:00:00	stringing work	Utility may apply the shutdown in D-5 basis for approval/May be preponed and planned in april month.	Approved	Utility may apply the shutdown in D-5 basis for approval/May be preponed and planned in april month.
28	400 kV D/C Neemrana- Dhanona transmission line circuit-II	Indigrid	Daily	24-05-2025	08:00:00	26-05-2025	19:00:00	stringing work	Utility may apply the shutdown in D-5 basis for approval/May be preponed and planned in april month.	Approved	Utility may apply the shutdown in D-5 basis for approval/May be preponed and planned in april month.
29	220KV S/C Charkhi Dadri – REWARI T/L CKT I	HVPNL	Daily	14-05-2025	08:00:00	16-05-2025	19:00:00	stringing work	Not in purview of NRLDC/ Utility may coordinate with Haryana	Rejected	Not in purview of NRLDC/ Utility may coordinate with Haryana
30	400kV D/C Jhajjar to Daulatabad T/L CKT-I	HVPNL	Daily	16-05-2025	08:00:00	18-05-2025	19:00:00	stringing work	Subject to Jhajjar consent/Utility may apply the shutdown in D-5 basis for approval/May be preponed and planned in april month.	Approved	Subject to Jhajjar consent/Utility may apply the shutdown in D-5 basis for approval/May be preponed and planned in april month.
31	400kV D/C Jhajjar to Daulatabad T/L CKT-II	HVPNL	Daily	16-05-2025	08:00:00	18-05-2025	19:00:00	stringing work	Subject to Jhajjar consent/Utility may apply the shutdown in D-5 basis for approval/May be preponed and planned in april month.	Approved	Subject to Jhajjar consent/Utility may apply the shutdown in D-5 basis for approval/May be preponed and planned in april month.
32	400 kV Jhajjar to Mundka transmission line CKT I	APCPL	Daily	18-05-2025	08:00:00	20-05-2025	19:00:00	stringing work	Subject to Jhajjar consent/Utility may apply the shutdown in D-5 basis for approval/May be preponed and planned in april month.	ApproveAooce	Subject to Jhajjar consent/Utility may apply the shutdown in D-5 basis for approval/May be preponed and planned in april month.

33	400 kV Jhajar to Mundka transmission line CKT II	APCPL	Daily	18-05-2025	08:00:00	20-05-2025	19:00:00	stringing work		Subject to Jhajar consent/Utility may apply the shutdown in D-5 basis for approval/May be preponed and planned in april month.	Approved	Subject to Jhajar consent/Utility may apply the shutdown in D-5 basis for approval/May be preponed and planned in april month.
	<b>765KV/400/220kV ICT/BR</b>											
1	765/400KV ICT-1 at SIKAR-II	PGCIL	D	01.05.2025	09:00	06.05.2025	18:00	Construction Work For Integration of 713 & 716 Bays		To be facilitated from 1700 hrs.	Approved	To be facilitated from 1700 hrs.
2	765/400KV ICT-2 at SIKAR-II	PGCIL	D	07.05.2025	09:00	12.05.2025	18:00	Construction Work For Integration of 713 & 716 Bays		To be facilitated from 1700 hrs.	Approved	To be facilitated from 1700 hrs.
3	765/400kV 1500 MVA ICT-03 at Bhadla SS	PGCIL	Daily	20-04-2025	08:00:00	20-04-2025	20:00:00	For CSD Fine tuning works in bay 420 (IV side Tie bay).		To be facilitated from 1700 hrs.	Approved	To be facilitated from 1700 hrs.
4	765KV-BUS-1 @ SIKAR-II	PGCIL	D	01.05.2025	09:00	10.05.2025	18:00	Construction Work For Integration of 713 & 716 Bays		To be facilitated from 1700 hrs.	Approved	To be facilitated from 1700 hrs.
	<b>400/220kV BUS/ Bus REACTOR /LR</b>											
1	240 MVAR Switchable LR on 765 KV Bhadla_2 (PG)-Fatehgarh_II(PG) (POWERGRID BHADLA TRANSMISSION LIMITED (PBTLL)) Ckt-3 @Bhadla_2 (PG)	PGCIL	D	13-05-2025	18:00:00	14-05-2025	23:00:00	AMP, Spare Switching			Approved	May be clubbed with line and Bay outage.
2	240 MVAR Switchable LR on 765 KV Bhadla_2 (PG)-Fatehgarh_II(PG) (POWERGRID BHADLA TRANSMISSION LIMITED (PBTLL)) Ckt-4 @Bhadla_2 (PG)	PGCIL	D	15-05-2025	18:00:00	16-05-2025	23:00:00	AMP, Spare Switching			Approved	May be clubbed with line and Bay outage.
	<b>765KV/400KV/220KV Bays</b>											
1	701-Main Bay 765kV Sikar-II - Bhadla Ckt-4 at Sikar-II	PGCIL	DAILY	04.05.2025	09:00	06.05.2025	18:00	For construction of Bay extension works under Rajasthan Phase-II Part-E by PBSTL	For 701R Reactor Stability Test	For 701R Reactor Stability Test	Approved	For 701R Reactor Stability Test
2	702-Tie Bay-765kV Sikar-II - Bhadla Ckt-4 and 765kV Sikar-II - Aligarh-Ckt-1 at Sikar-II	PGCIL	DAILY	04.05.2025	09:00	06.05.2025	18:00	For construction of Bay extension works under Rajasthan Phase-II Part-E by PBSTL	For 701R Reactor Stability Test	For 701R Reactor Stability Test	Approved	For 701R Reactor Stability Test
3	704-Main Bay 765kV Sikar-II - Bhadla Ckt-3 at Sikar-II	PGCIL	DAILY	04.05.2025	09:00	06.05.2025	18:00	For construction of Bay extension works under Rajasthan Phase-II Part-E by PBSTL	For 704R Reactor Stability Test	For 704R Reactor Stability Test	Approved	For 704R Reactor Stability Test
4	705-Tie Bay-765kV Sikar-II - Bhadla Ckt-3 and 765kV Sikar-II - Aligarh-Ckt-2 at Sikar-II	PGCIL	DAILY	04.05.2025	09:00	06.05.2025	18:00	For construction of Bay extension works under Rajasthan Phase-II Part-E by PBSTL	For 704R Reactor Stability Test	For 704R Reactor Stability Test	Approved	For 704R Reactor Stability Test
5	FUTURE LINE BAY 207 at Meerut GIS	PMSTL	D	01-05-2025	09:00:00	01-05-2025	18:00:00	FOR AMP WORKS		Subject to real time grid conditions and no element outage.	Approved	Subject to real time grid conditions and no element outage.
6	FUTURE LINE BAY 208 at Meerut GIS	PMSTL	D	07-05-2025	09:00:00	07-05-2025	18:00:00	FOR AMP WORKS		Subject to real time grid conditions and no element outage.	Approved	Subject to real time grid conditions and no element outage.
7	FUTURE LINE BAY 202 at Meerut GIS	PMSTL	D	03-05-2025	09:00:00	03-05-2025	18:00:00	FOR AMP WORKS		Subject to real time grid conditions and no element outage.	Approved	Subject to real time grid conditions and no element outage.
8	FUTURE LINE BAY 209 at Meerut GIS	PMSTL	D	09-05-2025	09:00:00	09-05-2025	18:00:00	FOR AMP WORKS		Subject to real time grid conditions and no element outage.	Approved	Subject to real time grid conditions and no element outage.
9	FUTURE LINE BAY 412 at Meerut GIS	PMSTL	D	24-05-2025	09:00:00	24-05-2025	18:00:00	FOR AMP WORKS		Subject to real time grid conditions and no element outage.	Approved	Subject to real time grid conditions and no element outage.

[illegible]

POWERGRID NORTHERN REGION-II														
SUBJECT :- ADDITIONAL SD REQUEST FOR TRANSMISSION ELEMENTS for 230th OCC MEETING														
S.N.	NAME OF THE ELEMENT AND SUBSTATION	Category of element	DURATION				Daily/ Continuous	Reason	NRLDC/NLDC Remarks	S/D Status	OCC Remarks			
			FROM		TO									
			DATE	TIME	DATE	TIME								
X-2	For contruction activity													
1	220KV Bus Coupler bay at Wagoora SS	B	12-05-2025	09:00	13-05-2025	18:00	Continous Basis	Under ADDCAP vide CERC petition No 470/TT/2020 dated 14.10.2021, Shutdown required for Current Transformer replacement	May be given subject to real time grid conditions.	Approved	May be given subject to real time grid conditions.			
X-3	For O & M acitivity													
2	211 Bay (Pakhawal Line Bay) at Ludhiana SS	B	05.05.2025	09:00	07.05.2025	18:00	Continous Basis	Shutdown required for CB Overhauling Works.	Element must remain in service via other bay.	Approved	Element must remain in service via other bay.			
3	212 Bay (Doraha Line Bay) at Ludhiana SS	B	08.05.2025	09:00	10.05.2025	18:00	Continous Basis	Shutdown required for CB Overhauling Works.	Element must remain in service via other bay.	Approved	Element must remain in service via other bay.			
4	220 KV Samba - Chowadhi Line	B	05.05.2025	10:00	05.05.2025	18:00	Daily	Shutdown for AMP of Line Equipments	May be given subject to real time grid conditions/J&K consent.	Approved	May be given subject to real time grid conditions/J&K consent.			
5	400 KV BUS-1 at Samba SS	A	07.05.2025	09:00	07.05.2025	18:00	Daily	Shutdown for AMP works	All other elements must be connected with Other Bus.	Approved	All other elements must be connected with Other Bus.			
6	400 KV BUS-2 at samba SS	A	09.05.2025	09:00	09.05.2025	18:00	Daily	Shutdown for AMP works	All other elements must be connected with Other Bus.	Approved	All other elements must be connected with Other Bus.			
7	220KV Jalandhar-Nehrian ckt-1	B	01.05.2025	09:00	05.05.2025	18:00	Daily	AR non auto mode required for hot line maintenance of Line	Non auto mode may be given subject to real time grid conditions/HP consent.	Approved	Non auto mode may be given subject to real time grid conditions/HP consent.			
8	220KV Jalandhar-Nehrian ckt-2	B	01.05.2025	09:00	05.05.2025	18:00	Daily	AR non auto mode required for hot line maintenance of Line	Non auto mode may be given subject to real time grid conditions/HP consent.	Approved	Non auto mode may be given subject to real time grid conditions/HP consent.			
9	220KV Hamirpur-Nehrian ckt-1	B	06.05.2025	09:00	10.05.2025	18:00	Daily	AR non auto mode required for hot line maintenance of Line	Non auto mode may be given subject to real time grid conditions/HP consent.	Approved	Non auto mode may be given subject to real time grid conditions/HP consent.			
10	220KV Hamirpur-Nehrian ckt-2	B	06.05.2025	09:00	10.05.2025	18:00	Daily	AR non auto mode required for hot line maintenance of Line	Non auto mode may be given subject to real time grid conditions/HP consent.	Approved	Non auto mode may be given subject to real time grid conditions/HP consent.			
11	400KV Kishenpur Wanpoh 3	B	05.05.2025	09:00	05.05.2025	18:00	Daily Basis	To attend SD nature defects		Approved				
12	400KV Kishennur Wannoh 4	B	05.05.2025	09:00	05.05.2025	18:00	Dailv Basis	To attend SD nature defects		Approved				



**Additional Outage request of NR-3 for Consideration in OCC-230**

Sr · N o.	Request Type	OCC Number	Name of Requesting Agency	Element Name	Daily/ Continous	Reason	From Date	From Time	To Date	To Time	NLDC/NRLDC Comments	Shutdown Status	OCC Remaks
1	Planned	OCC_230	NR-3	400kV SINGRAULI(NTPC)-ANPARA(UPPCL)	Daily	AMP OF LINE & MAIN BAY AT ANPARA END	09-05-2025	09:00	09-05-2025	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC consent.	Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC consent.
2	Planned	OCC_230	NR-3	400kV SINGRAULI(NTPC)-VINDHYACHAL(HVDC)-1	Daily	AMP OF LINE BAY EQUIPMENTS	13-05-2025	09:00	13-05-2025	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC consent.	Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC consent.
3	Planned	OCC_230	NR-3	BYPASS BAY AWL6 AT VINDHYACHAL HVDC	Daily	AMP OF BAY EQUIPMENTS	16-05-2025	09:00	16-05-2025	18:00		Approved	
4	Planned	OCC_230	NR-3	400kV SINGRAULI(NTPC)-ALLAHABAD-3	Daily	For replacement of Damage polymer at Loc 129, 138, 142, 144, 199, 202, 203, 229	05-05-2025	08:00	05-05-2025	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC consent.	Approved	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC consent.
5	Planned	OCC_230	NR-3	330MVAR,BUS REACTOR-1 AT ALIGARH	Daily	5 Year AMP of Bus Reactor-1 & DCRM of Bay CB 808-52, CSD Fine Tuning of CB 809 & 808 & to attend oil leakage in R-Phase.	05-05-2025	08:00	05-05-2025	18:00	May be given subject to real time grid conditions.	Approved	May be given subject to real time grid conditions.