

Proposed Outage Program of 230th OCC meeting of NRPC

Sr No	Reference Number	OCC Number	Name of Requesting Agency	Element Type	Element Name	Owner	Daily/Continous	Reason	Requested From Date	Requested To Time	Requested To Date	Requested To Time	Requester Remarks	Request Type	Shutdown Status	NLDC/RLDC Comments
1	RQ219129	OCC_230	ntpcncr_sd	GENERATING UNIT	88.71 MW ANTA GPS - UNIT 1	NTPC	C	Planned outage	12/May/2025	00:00	14/May/2025	23:59	busbar protection Checking	PLANNED	Requested	
2	RQ219130	OCC_230	ntpcncr_sd	GENERATING UNIT	88.71 MW ANTA GPS - UNIT 2	NTPC	C	Planned outage	05/May/2025	00:00	07/May/2025	23:59	busbar protection Checking	PLANNED	Requested	
3	RQ217843	OCC_230	tehris_sd	GENERATING UNIT	250 MW TEHRI HPS - UNIT 2	THDC	C	Annual Maintenance	14/May/2025	08:00	07/Jun/2025	23:59	Annual maintenance	PLANNED	Requested	
4	RQ217898	OCC_230	koteshwar_sd	GENERATING UNIT	100 MW KOTESHWAR HPS - UNIT 2	THDC	C	Annual Maintenance	27/May/2025	10:00	26/Jun/2025	18:00	Annual Maintenance	PLANNED	Requested	
5	RQ217897	OCC_230	koteshwar_sd	GENERATING UNIT	100 MW KOTESHWAR HPS - UNIT 1	THDC	C	Annual Maintenance	06/May/2025	10:00	05/Jun/2025	18:00	Annual Maintenance	PLANNED	Requested	
6	RQ218484	OCC_230	napp_sd	GENERATING UNIT	220 MW NAPS - UNIT 1	NPCIL	C	NAPS-1 Biennial Shutdown with major jobs of Condenser Tube replacement, 415V swgr replacement, ECCS HX gasket replacement, Replacement of Gen, GT, UT & SUT relay with numerical relay etc.	15/May/2025	00:00	07/Aug/2025	18:00		PLANNED	Requested	
7	RQ218188	OCC_230	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-2	POWERGRID	C	To take up Erection and Stringing for NHAI line diversion works	01/May/2025	08:00	18/May/2025	18:00	WR-1 requested for line diversion	PLANNED	Requested	
8	RQ218187	OCC_230	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-1	POWERGRID	C	To take up Erection and Stringing for NHAI line diversion works	01/May/2025	08:00	18/May/2025	18:00	WR-1 requested for line diversion	PLANNED	Requested	
9	RQ218189	OCC_230	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-3	POWERGRID	C	To take up Erection and Stringing for NHAI line diversion works	01/May/2025	08:00	18/May/2025	18:00	WR-1 requested for line diversion	PLANNED	Requested	
10	RQ218190	OCC_230	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-4	POWERGRID	C	To take up Erection and Stringing for NHAI line diversion works	01/May/2025	08:00	18/May/2025	18:00	WR-1 requested for line diversion	PLANNED	Requested	
11	RQ218688	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-GWALIOR (PG) CKT-1	POWERGRID	D	Installation of Counter weight in Gantry-1 Tower of 765kV Orai-Gwalior line at Orai End. Shutdown of 765kV Orai-Gwalior line required along with simultaneous shutdown of 765kV Orai-Aligarh -2 (as below Gwalior Gantry Tower, Aligarh-2 Line Reactor 765KV Bushing is falling.	27/May/2025	09:00	27/May/2025	14:00		PLANNED	Requested	
12	RQ219089	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BALIA-GAYA (PG) CKT-1	POWERGRID	D	For replacement of flashover insulator.	21/May/2025	08:00	23/May/2025	18:00		PLANNED	Requested	
13	RQ219087	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHPUR-SASARAM (PG) CKT-1	POWERGRID	D	For replacement of flashover insulator.	20/May/2025	09:00	22/May/2025	18:00		PLANNED	Requested	
14	RQ218843	OCC_230	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1	POWERGRID	D	Quarterly Maintenance work	16/May/2025	08:00	16/May/2025	18:00		PLANNED	Requested	
15	RQ218844	OCC_230	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2	POWERGRID	D	Quarterly Maintenance work	14/May/2025	08:00	14/May/2025	18:00		PLANNED	Requested	
16	RQ218968	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-2	POWERGRID	D	For replacement of flashover insulator	09/May/2025	07:00	10/May/2025	18:00		PLANNED	Requested	
17	RQ219101	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI(PG)-VINDHYACHALPOOL (PG) (PVTSL) CKT-2	PVTSL	D	Shutdown nature rectification Work	21/May/2025	09:00	21/May/2025	18:00		PLANNED	Requested	
18	RQ219100	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI(PG)-VINDHYACHALPOOL (PG) (PVTSL) CKT-1	PVTSL	D	Shutdown nature rectification Work	20/May/2025	09:00	20/May/2025	18:00		PLANNED	Requested	
19	RQ218593	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-SASARAM (PG) CKT-1	POWERGRID	D	Non-auto for Online PID Testing of Line	13/May/2025	09:00	15/May/2025	18:00		PLANNED	Requested	
20	RQ218702	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MOTIHARI(BS) (PG) CKT-1	POWERGRID	D	AMP of line bay equipments of 400KV Gorakhpur Motihari line 1 at Gorakhpur	06/May/2025	09:00	06/May/2025	18:00		PLANNED	Requested	
21	RQ218704	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-SASARAM (PG) CKT-1	POWERGRID	D	For replacement of flashover insulators and cleaning of dirty insulators	05/May/2025	07:00	05/May/2025	18:00		PLANNED	Requested	
22	RQ218703	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-SASARAM (PG) CKT-1	POWERGRID	D	For replacement of flashover insulators and cleaning of dirty insulators	03/May/2025	08:00	03/May/2025	18:00		PLANNED	Requested	
23	RQ218592	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-SASARAM (PG) CKT-1	POWERGRID	D	Non-auto mode of Line for PID testing	01/May/2025	09:00	01/May/2025	18:00		PLANNED	Requested	
24	RQ218264	OCC_230	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAHARANIBAGH(PG)		C	To arrest the oil leakage from Y-Ph Inspection window	01/May/2025	09:00	01/May/2025	19:00		PLANNED	Requested	
25	RQ217792	OCC_230	stuup_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SAHUPURI(UP)-KARAMNASHA(BS) (UP) CKT-1	UPPTCL	D	* DFCC Height Rising work of 132 KV Sahupuri-Karamnasha line Due to BHARATMALA project of NHAI Varanasi Ringroad.	19/May/2025	08:00	24/May/2025	18:00		PLANNED	Requested	

26	RQ217793	OCC_230	stuup_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SAHUPURI(U)-KARAMNASA(BS) (UP) CKT-1	UPPTCL	C	* Lilo of 132kv sahpuri karmnasa line at 132kv s/s chandauli as per agreement no 243ETC-(VJT)-46/2022-23 date28.03.2023	05/May/2025	08:00	11/May/2025	18:00		PLANNED	Requested	
27	RQ218332	OCC_230	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 6		D	Bay Extension, LBB Testing	29/May/2025	18:00	30/May/2025	23:00		PLANNED	Requested	
28	RQ218331	OCC_230	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 5		D	Bay Extension, LBB Testing	27/May/2025	18:00	28/May/2025	23:00		PLANNED	Requested	
29	RQ218330	OCC_230	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 4		D	Bay Extension, LBB Testing, Attending Hotspot	25/May/2025	18:00	26/May/2025	23:00		PLANNED	Requested	
30	RQ218327	OCC_230	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 1		D	Bay Extension, LBB Testing, Attending Hotspot	19/May/2025	18:00	20/May/2025	23:00		PLANNED	Requested	
31	RQ218345	OCC_230	cpcc1_sd	BUS	400KV BUS 1 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (For Bus Bar Relay Stability Test of 400 kv Bus-1)	19/May/2025	09:00	20/May/2025	20:00		PLANNED	Requested	
32	RQ218338	OCC_230	cpcc1_sd	BUS	400KV BUS 2 AT BASSI(PG)		C	400kv Busbar Relay Retrofitment work.	17/May/2025	09:00	30/May/2025	18:00		PLANNED	Requested	
33	RQ218344	OCC_230	cpcc1_sd	BUS	400KV BUS 2 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (Bus Stability Test)	16/May/2025	09:00	17/May/2025	20:00		PLANNED	Requested	
34	RQ218334	OCC_230	cpcc1_sd	BUS	400KV BUS 2 AT HISSAR(PG)		C	FOR RETROFITMENT OF ISOLATORS AT HISAR SS IN ADD CAP 19-24 BLOCK	16/May/2025	07:00	30/May/2025	18:00		PLANNED	Requested	
35	RQ218340	OCC_230	cpcc1_sd	BUS	400KV BUS 2 AT BHIWANI(BB)		C	FOR RETROFITMENT OF ISOLATORS AT HISAR SS IN ADD CAP 19-24 BLOCK AT BBMB BHIWANI	16/May/2025	07:00	30/May/2025	18:00		PLANNED	Requested	
36	RQ218336	OCC_230	cpcc1_sd	BUS	220KV BUS 2 AT KANKROLI(PG)		D	For Bay Extension works	14/May/2025	09:00	15/May/2025	18:00		PLANNED	Requested	
37	RQ218343	OCC_230	cpcc1_sd	BUS	400KV BUS 1 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (Bus Stability Test)	14/May/2025	09:00	15/May/2025	20:00		PLANNED	Requested	
38	RQ218342	OCC_230	cpcc1_sd	BUS	220KV BUS 1 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (Bus Stability Test)	13/May/2025	09:00	13/May/2025	20:00		PLANNED	Requested	
39	RQ218341	OCC_230	cpcc1_sd	BUS	220KV BUS 2 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (Bus Stability Test)	12/May/2025	09:00	12/May/2025	20:00		PLANNED	Requested	
40	RQ218335	OCC_230	cpcc1_sd	BUS	220KV BUS 1 AT KANKROLI(PG)		D	For Bay Extension works	12/May/2025	09:00	13/May/2025	18:00		PLANNED	Requested	
41	RQ218348	OCC_230	cpcc1_sd	BUS	220KV BUS 1 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (Busbar Relay Stability Test)	05/May/2025	09:00	06/May/2025	20:00		PLANNED	Requested	
42	RQ218347	OCC_230	cpcc1_sd	BUS	220KV BUS 2 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (Bus Bar Relay Stability Test)	03/May/2025	09:00	04/May/2025	20:00		PLANNED	Requested	
43	RQ218337	OCC_230	cpcc1_sd	BUS	400KV BUS 1 AT BASSI(PG)		C	400kv Busbar Relay Retrofitment work.	03/May/2025	09:00	16/May/2025	18:00		PLANNED	Requested	
44	RQ218349	OCC_230	cpcc1_sd	BUS	400KV BUS 1 AT BHIWADI(PG)		C	Bus bar Relay retrofitment	01/May/2025	09:00	20/May/2025	18:00		PLANNED	Requested	
45	RQ218346	OCC_230	cpcc1_sd	BUS	400KV BUS 2 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (For Stability Test of 400 kv Bus-2)	01/May/2025	09:00	02/May/2025	20:00		PLANNED	Requested	
46	RQ218339	OCC_230	cpcc1_sd	BUS	400KV BUS 1 AT BHIWANI(BB)		C	FOR RETROFITMENT OF ISOLATORS AT HISAR SS IN ADD CAP 19-24 BLOCK AT BBMB BHIWANI	01/May/2025	07:00	15/May/2025	18:00		PLANNED	Requested	
47	RQ218333	OCC_230	cpcc1_sd	BUS	400KV BUS 1 AT HISSAR(PG)		C	FOR RETROFITMENT OF ISOLATORS AT HISAR SS IN ADD CAP 19-24 BLOCK	01/May/2025	07:00	15/May/2025	18:00		PLANNED	Requested	
48	RQ218192	OCC_230	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-2		D	For shutdown nature defect rectification(NCR Line)	15/May/2025	08:00	15/May/2025	18:00	other ckt will be in Non auto mode	PLANNED	Requested	
49	RQ218191	OCC_230	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-1		D	For shutdown nature defect rectification(NCR Line)	14/May/2025	08:00	14/May/2025	18:00	other ckt will be in Non auto mode	PLANNED	Requested	
50	RQ218706	OCC_230	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-2		D	insulator replacement work	11/May/2025	08:00	20/May/2025	18:00		PLANNED	Requested	
51	RQ218705	OCC_230	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-1		D	insulator replacement work	01/May/2025	08:00	10/May/2025	18:00		PLANNED	Requested	
52	RQ219090	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-FATEHPUR (PG) CKT-1	POWERGRID	D	For rectification of S/D nature defects.	27/May/2025	09:00	29/May/2025	18:00		PLANNED	Requested	
53	RQ218689	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-2	POWERGRID	D	Installation of Counter weight in Gantry-1 Tower of 765kv Orai-Gwalior line at Orai End. Shutdown of 765kv Orai-Gwalior line required along with simultaneous shutdown of 765kv Orai-Aligarh -2 (as below Gwalior Gantry Tower, Aligarh-2 Line Reactor 765KV Bushing is falling.	27/May/2025	09:00	27/May/2025	18:00		PLANNED	Requested	
54	RQ218266	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-1	POWERGRID	D	Line S/D nature defect rectification work & 5 Year AMP of Line Reactor & Line Switchyard equipment & checking healthiness of Aircell in B Phase.	20/May/2025	08:00	20/May/2025	18:00		PLANNED	Requested	
55	RQ218767	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MEERUT-BHIWANI (PG) CKT-1	POWERGRID	C	Connection of LILO section for connecting with 765/400 kv Narela GIS substation under Tr. System Part-G, Ph-I	12/May/2025	08:00	14/May/2025	18:00		PLANNED	Requested	
56	RQ219004	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-2	POWERGRID	D	Attend Shut Down Nature Defects work & Line AMP work by Ajmer station	10/May/2025	08:00	12/May/2025	18:00		PLANNED	Requested	
57	RQ219096	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-BALIA (PG) CKT-1	POWERGRID	D	For replacement of flashover insulators and cleaning of dirty insulators	08/May/2025	09:00	10/May/2025	18:00		PLANNED	Requested	

58	RQ219094	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KANPUR_GIS-ALIGARH (PG) CKT-1	POWERGRID	D	For shutdown nature defects rectification	08/May/2025	09:00	08/May/2025	18:00		PLANNED	Requested	
59	RQ218595	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KANPUR_GIS-ALIGARH (PG) CKT-1	POWERGRID	D	AMP of the Line equipments	07/May/2025	09:00	07/May/2025	18:00		PLANNED	Requested	
60	RQ218608	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWERGRID	D	AMP of THE Line equipments & Non switchable the Line reactor	06/May/2025	09:00	06/May/2025	18:00		PLANNED	Requested	
61	RQ219003	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-1	POWERGRID	D	Attend Shut Down Nature Defects work & Line AMP work by Ajmer station	06/May/2025	08:00	08/May/2025	18:00		PLANNED	Requested	
62	RQ218606	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-2	POWERGRID	D	AMP of Line equipments & Non switchable the Line reactor	05/May/2025	09:00	05/May/2025	18:00		PLANNED	Requested	
63	RQ218060	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2		D	Defect rectification work	26/May/2025	08:00	29/May/2025	18:00	NON AUTO OF OTHER CHARGE CKT REQUIRED DURING SHUTDOWN	PLANNED	Requested	
64	RQ217945	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-2		D	For scheme checking work	24/May/2025	08:00	24/May/2025	18:00		PLANNED	Requested	
65	RQ218107	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-2		D	Rectification of Shutdown nature defects in line	23/May/2025	15:00	24/May/2025	22:00	Rectification of Shutdown nature defects in line	PLANNED	Requested	
66	RQ218091	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-MEERUT(PG) (PG) CKT-1		D	Shutdown nature defects rectification work	23/May/2025	08:00	23/May/2025	18:00		PLANNED	Requested	
67	RQ218075	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-2		D	FOR AMP WORK & defect rectification work	23/May/2025	08:00	23/May/2025	18:00	NON AUTO OF OTHER CHARGE CKT REQUIRED DURING SHUTDOWN	PLANNED	Requested	
68	RQ217944	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-1		D	For scheme checking work	23/May/2025	08:00	23/May/2025	18:00		PLANNED	Requested	
69	RQ219032	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-MEERUT (PG) CKT-1		D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	22/May/2025	08:00	22/May/2025	18:00	Kindly approve.	PLANNED	Requested	
70	RQ218074	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1		D	FOR AMP WORK & defect rectification work	22/May/2025	08:00	22/May/2025	18:00	NON AUTO OF OTHER CHARGE CKT REQUIRED DURING SHUTDOWN	PLANNED	Requested	
71	RQ218106	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-1		D	Rectification of Shutdown nature defects in line	21/May/2025	15:00	22/May/2025	22:00	Rectification of Shutdown nature defects in line	PLANNED	Requested	
72	RQ218133	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1		D	For OPGW replacement works from TN-623 to TN 625 (for Joint Box Creation at TN-625)	20/May/2025	08:00	21/May/2025	18:00	Non-auto required for OPGW replacement works from TN-623 to TN 625 (for Joint Box Creation at TN-625)	PLANNED	Requested	
73	RQ218134	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2		D	For OPGW replacement works from TN-623 to TN 625 (for Joint Box Creation at TN-625)	20/May/2025	08:00	21/May/2025	18:00	Non-auto required for OPGW replacement works from TN-623 to TN 625 (for Joint Box Creation at TN-625)	PLANNED	Requested	
74	RQ217995	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2		D	Attending COE Protection Observations, Integration of Spare Reactor	19/May/2025	18:00	20/May/2025	23:00		PLANNED	Requested	
75	RQ218059	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1		D	Defect rectification work	19/May/2025	08:00	22/May/2025	18:00	NON AUTO OF OTHER CHARGE CKT REQUIRED DURING SHUTDOWN	PLANNED	Requested	
76	RQ217994	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1		D	Attending COE Protection Observations, Integration of Spare Reactor	17/May/2025	18:00	18/May/2025	23:00		PLANNED	Requested	
77	RQ218000	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-2		D	For attending S/D nature defects by Kankroli & Chittorgarh	16/May/2025	08:00	16/May/2025	18:00	Non Auto of 765KV Ajmer-Chittor CK1	PLANNED	Requested	
78	RQ218071	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2		D	FOR CLR REPLACEMENT WORK	16/May/2025	08:00	16/May/2025	18:00	NON AUTO OF OTHER CHARGE CKT REQUIRED DURING SHUTDOWN	PLANNED	Requested	
79	RQ218100	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-I) Transmission Line.	15/May/2025	09:00	17/May/2025	17:00		PLANNED	Requested	
80	RQ218101	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-I) Transmission Line.	15/May/2025	09:00	17/May/2025	17:00		PLANNED	Requested	
81	RQ217999	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-1		D	For attending S/D nature defects by Kankroli & Chittorgarh	15/May/2025	08:00	15/May/2025	18:00	Non Auto of 765KV Ajmer-Chittor CK2	PLANNED	Requested	
82	RQ218070	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1		D	FOR CLR REPLACEMENT WORK	15/May/2025	08:00	15/May/2025	18:00	NON AUTO OF OTHER CHARGE CKT REQUIRED DURING SHUTDOWN	PLANNED	Requested	

83	RQ217975	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (F8TL) CKT-2		D	SD Nature defect rectification work	14/May/2025	17:00	14/May/2025	23:59	Powergrid maintained only 40 KM length & 145 KM length maintained by ADANI.	PLANNED	Requested	
84	RQ218095	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2		D	TO ATTEND SHUT DOWN DEFECTS	14/May/2025	08:00	14/May/2025	18:00	ckt 2 will be kept on non auto mode	PLANNED	Requested	
85	RQ218069	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2		D	for AMP work	14/May/2025	08:00	14/May/2025	18:00	NON AUTO OF OTHER CHARGE CKT REQUIRED DURING SHUTDOWN	PLANNED	Requested	
86	RQ217952	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-BHIWANI (PG) CKT-1		D	SD Nature defect rectification work	13/May/2025	08:00	13/May/2025	18:00		PLANNED	Requested	
87	RQ218094	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1		D	TO ATTEND SHUT DOWN DEFECTS	13/May/2025	08:00	13/May/2025	18:00	CKT 1 will be kept on non auto mode	PLANNED	Requested	
88	RQ218068	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1		D	for AMP work	13/May/2025	08:00	13/May/2025	18:00	NON AUTO OF OTHER CHARGE CKT REQUIRED DURING SHUTDOWN	PLANNED	Requested	
89	RQ218056	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-2		D	Defect rectification work	13/May/2025	08:00	14/May/2025	18:00	NON AUTO OF OTHER CHARGE CKT REQUIRED DURING SHUTDOWN	PLANNED	Requested	
90	RQ217960	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2		D	Rectification of Shutdown nature defects & 1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PR-V-1&2 retrofitment (Viat Make) 4. WTI & OTI Modification work	12/May/2025	08:00	13/May/2025	18:00	Rectification of Shutdown nature defects & 1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PR-V-1&2 retrofitment (Viat Make) 4. WTI & OTI Modification work	PLANNED	Requested	
91	RQ218063	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (P8TL) CKT-4		D	Attending COE Protection Observations, Integration of Spare Reactor by Bhadla 2 & FOR Line AMP WORK & for For Line bay AMP by Khetri	09/May/2025	09:00	10/May/2025	18:00	NON AUTO OF OTHER CHARGE CKT REQUIRED DURING SHUTDOWN	PLANNED	Requested	
92	RQ217961	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1		D	Rectification of Shutdown nature defects 1.For CC-AM IOM compliances, modification works & 2.AMP works for element and bay AMP(TIMING,CRM,DCRM DEW POINT,COIL CURRENT) works . 3.PR-V-1&2 retrofitment (Viat Make). 4.WTI & OTI Modification work	09/May/2025	08:00	10/May/2025	18:00	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP(TIMING,CRM,DCRM DEW POINT,COIL CURRENT) works . 3.PR-V-1&2 retrofitment (Viat Make). 4.WTI & OTI Modification work	PLANNED	Requested	
93	RQ218062	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (P8TL) CKT-3		D	Attending COE Protection Observations, Integration of Spare Reactor by Bhadla & FOR Line AMP WORK & for For Line bay AMP by Khetri	08/May/2025	09:00	09/May/2025	18:00	NON AUTO OF OTHER CHARGE CKT REQUIRED DURING SHUTDOWN	PLANNED	Requested	
94	RQ217951	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-JHATIKARA (PG) CKT-1		D	Defect rectification of model transmission line	08/May/2025	08:00	08/May/2025	18:00		PLANNED	Requested	
95	RQ218055	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-1		D	Defect rectification work	08/May/2025	08:00	09/May/2025	18:00	NON AUTO OF OTHER CHARGE CKT REQUIRED DURING SHUTDOWN	PLANNED	Requested	
96	RQ218089	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-1		D	Shutdown nature defects rectification work	08/May/2025	08:00	08/May/2025	18:00		PLANNED	Requested	
97	RQ217993	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-2		D	Attending COE Protection Observations	07/May/2025	18:00	08/May/2025	23:00		PLANNED	Requested	
98	RQ218105	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-2		D	Rectification of Shutdown nature defects in line	07/May/2025	15:00	08/May/2025	23:00	Non Auto mode of other Ckt	PLANNED	Requested	
99	RQ218004	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1		D	Non-Auto mode for tower tightening & member/plate fixing work in selected model transmission line	06/May/2025	08:00	17/May/2025	18:00	Non-Auto mode for tower tightening & member/plate fixing work in selected model transmission line	PLANNED	Requested	
100	RQ218061	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (P8TL) CKT-1		D	AMP WORK OF LINE BAY, REACTOR & REACTOR BAYS by Fatehgarh 2, Attending COE Protection Observations by Bhadla 2 & FOR Line AMP WORK & for For Line bay AMP by Khetri	06/May/2025	08:00	07/May/2025	18:00	NON AUTO OF OTHER CHARGE CKT REQUIRED DURING SHUTDOWN	PLANNED	Requested	

101	RQ217992	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-1		D	Attending COE Protection Observations	05/May/2025	18:00	06/May/2025	23:00		PLANNED	Requested	
102	RQ217963	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1		D	AMP WORK OF LINE BAY, REACTOR & REACTOR BAYS & SD Nature defect rectification work	05/May/2025	17:00	06/May/2025	23:59	Powergrid maintained only 40 KM length & 145 KM length maintained by ADANI.	PLANNED	Requested	
103	RQ218104	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-1		D	Rectification of Shutdown nature defects in line	05/May/2025	15:00	06/May/2025	23:00	Rectification of Shutdown nature defects in line	PLANNED	Requested	
104	RQ218178	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-2		D	400kV Bus-1 Gantry Power Peak erection in SS-101	05/May/2025	15:00	05/May/2025	23:00		PLANNED	Requested	
105	RQ218167	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-2		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	05/May/2025	09:00	08/May/2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Requested	
106	RQ218169	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	05/May/2025	09:00	08/May/2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Requested	
107	RQ217959	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1		D	Rectification of Shutdown nature defects & 1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PR-1&2 retrofitment (Viat Make) 4. WTI & OTI Modification work	05/May/2025	08:00	06/May/2025	18:00	Rectification of Shutdown nature defects & 1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PR-1&2 retrofitment (Viat Make) 4. WTI & OTI Modification work	PLANNED	Requested	
108	RQ217991	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2		D	Attending COE Protection Observations	03/May/2025	18:00	04/May/2025	23:00		PLANNED	Requested	
109	RQ217962	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-2		D	AMP WORK OF LINE BAY, REACTOR & REACTOR BAYS by Fatehgarh 2, Attending COE Protection Observations by Bhadla 2 & FOR Line AMP WORK & for For Line bay AMP by Khetri	03/May/2025	09:00	04/May/2025	18:00	NON AUTO OF OTHER CHARGE CKT REQUIRED DURING SHUTDOWN	PLANNED	Requested	
110	RQ217950	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV IHATIKARA-ALIGARH (PG) CKT-1		D	SD Nature defect rectification work	03/May/2025	08:00	03/May/2025	18:00		PLANNED	Requested	
111	RQ217990	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1		D	Attending COE Protection Observations	01/May/2025	18:00	02/May/2025	23:00		PLANNED	Requested	
112	RQ218017	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-1		D	Attending Shutdown nature defects & installation of Bird Diverter	01/May/2025	16:00	31/May/2025	23:30	Non Auto mode of other Ckt required(Only one circuit shutdown will be taken at a time)	PLANNED	Requested	
113	RQ218018	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-2		D	Attending Shutdown nature defects & installation of Bird Diverter	01/May/2025	16:00	31/May/2025	23:30	Non Auto mode of other Ckt required(Only one circuit shutdown will be taken at a time)	PLANNED	Requested	
114	RQ218023	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-1		D	Attending Shutdown nature defects & installation of Bird Diverter	01/May/2025	16:00	31/May/2025	23:30	Non Auto mode of 2nd Ckt(Only one circuit shutdown will be taken at a time)	PLANNED	Requested	
115	RQ218024	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-2		D	Attending Shutdown nature defects & installation of Bird Diverter	01/May/2025	16:00	31/May/2025	23:30	Non Auto mode of 2nd Ckt(Only one circuit shutdown will be taken at a time)	PLANNED	Requested	
116	RQ218025	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1		D	Attending Shutdown nature defects & installation of Bird Diverter	01/May/2025	16:00	31/May/2025	23:30	Non Auto mode of 2nd Ckt(Only one circuit shutdown will be taken at a time)	PLANNED	Requested	
117	RQ218026	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2		D	Attending Shutdown nature defects & installation of Bird Diverter	01/May/2025	16:00	31/May/2025	23:30	Non Auto mode of 2nd Ckt(Only one circuit shutdown will be taken at a time)	PLANNED	Requested	
118	RQ218166	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-1		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	01/May/2025	09:00	04/May/2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Requested	
119	RQ218168	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	01/May/2025	09:00	04/May/2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Requested	

120	RQ217958	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2		D	Rectification of Shutdown nature defects by Jaipur(S) & Bhiwani & 1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP(TIMING, CRM, DCRM DEW POINT, COIL CURRENT) works 3.PRIV-1&2 retrofitment (Viat Make). 4.HV bushing tan delta point rectification.	01/May/2025	08:00	02/May/2025	18:00	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP(TIMING, CRM, D CRM DEW POINT, COIL CURRENT) works. 3.PRIV-1&2 retrofitment (Viat Make). 4.HV bushing tan delta point rectification.	PLANNED	Requested	
121	RQ218123	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2		D	S/D Nature Defect rectification work	01/May/2025	08:00	03/May/2025	19:00	S/D Nature Defect rectification work (Missing Jumper Bolt fixing, Grading Ring, Spacer etc)	PLANNED	Requested	
122	RQ218143	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2		D	For OPGW installation works to create repeater of Dausa-Beawar at Phagi, RVPNL	01/May/2025	08:00	31/May/2025	18:00	Non-Auto required for OPGW installation works	PLANNED	Requested	
123	RQ218136	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1		D	For OPGW installation works under 'OPGW-01' Package	01/May/2025	08:00	31/May/2025	18:00	Non-Auto required for OPGW installation works	PLANNED	Requested	
124	RQ217810	OCC_230	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANPARA_C(LAN)-UNNAO(UP) (UP) CKT-1	UPPTCL	D	Routine Annual Relay and Protection testing work including bay	09/May/2025	09:00	10/May/2025	17:00		PLANNED	Requested	
125	RQ218763	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1	PSTL	D	Attending Shutdown nature defects	06/May/2025	08:00	10/May/2025	18:00	Insulator replacement, Grading ring placement etc.	PLANNED	Requested	
126	RQ218764	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1	PSTL	D	Rectificaion of OPGW construction defects	01/May/2025	08:00	05/May/2025	18:00	Attending OPGW defects- A/R off of Ckt#1	PLANNED	Requested	
127	RQ218827	OCC_230	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-2	RRVPNL	D	Required alongwith 240 MVAR line reactor at 765KV GSS Anta end for Attending R-Phase defective circuit breaker of 765 KV Line Reactor Bank-2 by deputation of service engineer of M/s GE. Shutdown of line required due to heavy induction from line.	05/May/2025	08:00	06/May/2025	18:00		PLANNED	Requested	
128	RQ218487	OCC_230	sldcrs_sd	BUS	765KV BUS 2 AT ANTA(RS)	RRVPNL	D	Quarterly & Half Yearly Maintenance work	23/May/2025	08:00	23/May/2025	18:00		PLANNED	Requested	
129	RQ218486	OCC_230	sldcrs_sd	BUS	765KV BUS 1 AT ANTA(RS)	RRVPNL	D	Quarterly & Half Yearly Maintenance work	22/May/2025	08:00	22/May/2025	18:00		PLANNED	Requested	
130	RQ218381	OCC_230	cpcc1_sd	BUS	765 KV BIKANER(PG) - BUS 2		D	SS-104 Extension work	16/May/2025	15:00	17/May/2025	23:00		PLANNED	Requested	
131	RQ218369	OCC_230	cpcc1_sd	BUS	765 KV BIKANER(PG) - BUS 2		D	Compliance of COE/PROTECTION Audit point & AMP WORK	15/May/2025	16:00	15/May/2025	23:00		PLANNED	Requested	
132	RQ218368	OCC_230	cpcc1_sd	BUS	765 KV BHADLA(PG) - BUS 1		D	Compliance of COE/PROTECTION Audit point & AMP WORK	14/May/2025	16:00	14/May/2025	23:00		PLANNED	Requested	
133	RQ218380	OCC_230	cpcc1_sd	BUS	765 KV BIKANER(PG) - BUS 1		D	SS-104 Extension work	13/May/2025	15:00	14/May/2025	23:00		PLANNED	Requested	
134	RQ218322	OCC_230	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 2		D	Bay Extension, LBB Testing	06/May/2025	18:00	10/May/2025	23:00		PLANNED	Requested	
135	RQ218362	OCC_230	cpcc1_sd	BUS	765 KV KHETRI (PG) - BUS 1		D	FOR PUNCH POINT WORK IN BAY EXTENSION WORK UNDER PNTL	05/May/2025	09:00	06/May/2025	18:00		PLANNED	Requested	
136	RQ218363	OCC_230	cpcc1_sd	BUS	765 KV KHETRI (PG) - BUS 2		D	FOR PUNCH POINT WORK IN BAY EXTENSION WORK UNDER PNTL	03/May/2025	09:00	04/May/2025	18:00		PLANNED	Requested	
137	RQ218321	OCC_230	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 1		D	Bay Extension, LBB Testing	01/May/2025	18:00	05/May/2025	23:00		PLANNED	Requested	
138	RQ219093	OCC_230	stuup_sd	BUS	765 KV RAMPUR_PRSTL (UP) - BUS 2	UPPTCL	D	Amp Works	04/May/2025	10:00	04/May/2025	15:00		PLANNED	Requested	
139	RQ218586	OCC_230	sldcrs_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)	POWERGRID	D	Quarterly Maintenance work	19/May/2025	08:00	19/May/2025	18:00		PLANNED	Requested	
140	RQ218291	OCC_230	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)	POWERGRID	D	for AMP work	16/May/2025	08:00	17/May/2025	18:00		PLANNED	Requested	
141	RQ218294	OCC_230	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG)	POWERGRID	D	for AMP work	15/May/2025	08:00	16/May/2025	18:00		PLANNED	Requested	
142	RQ218295	OCC_230	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG)	POWERGRID	D	for AMP work	12/May/2025	08:00	14/May/2025	18:00		PLANNED	Requested	
143	RQ218715	OCC_230	cpcc3_sd	BR/BSR/MSC/M SR	330 MVAR BUS REACTOR NO 2 AT 765 KV ORAI(PG)	POWERGRID	D	AMP work and as per Latest Protection Scheme Modification, Transformer/Bus/Line Reactor Body Protection and Testing. Attending Minor Oil leakage in R-ph from PNRV near Conservator side.	10/May/2025	08:00	10/May/2025	18:00		PLANNED	Requested	

144	RQ217925	OCC_230	cpcc3_sd	BR/BSR/MSC/M SR	330 MVAR BUS REACTOR NO 2 AT 765KV ALIGARH(PG)	POWERGRID	D	5 Year AMP of Bus Reactor-2, CSD fine tuning of CB 812 & 811 & checking healthiness of Aircell in R&B Phase.	07/May/2025	08:00	07/May/2025	18:00		PLANNED	Requested	
145	RQ218280	OCC_230	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV BHADLA_2 (PG)	POWERGRID	D	CSD Fine Tuning, AMP	05/May/2025	18:00	06/May/2025	23:00		PLANNED	Requested	
146	RQ218297	OCC_230	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV BHADLA(PG)	POWERGRID	D	Attending COE Audit points & CSD fine tuning	05/May/2025	17:00	05/May/2025	23:00		PLANNED	Requested	
147	RQ218279	OCC_230	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV BHADLA_2 (PG)	POWERGRID	D	CSD Fine Tuning, AMP	03/May/2025	18:00	04/May/2025	23:00		PLANNED	Requested	
148	RQ218714	OCC_230	cpcc3_sd	BR/BSR/MSC/M SR	330 MVAR BUS REACTOR NO 1 AT 765KV ORAI(PG)	POWERGRID	D	AMP work and as per Latest Protection Scheme Modification, Transformer/Bus/Line Reactor Body Protection and Testing. Attending Minor Oil leakage in Y-ph from PNRV near Conservator side.	03/May/2025	08:00	03/May/2025	18:00		PLANNED	Requested	
149	RQ218292	OCC_230	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV PHAGI(RS)	PAPTL	D	for AMP work	19/May/2025	08:00	20/May/2025	18:00		PLANNED	Requested	
150	RQ218287	OCC_230	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV KHETRI (PKTSL)	PKTSL	D	For internal inspection due to DGA violation	15/May/2025	08:00	20/May/2025	18:00		PLANNED	Requested	
151	RQ218288	OCC_230	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV KHETRI (PKTSL)	PKTSL	D	For internal inspection due to DGA violation	09/May/2025	08:00	14/May/2025	18:00		PLANNED	Requested	
152	RQ218664	OCC_230	stuup_sd	BR/BSR/MSC/M SR	189 MVAR BUS REACTOR NO 1 AT 765KV UNNAO(UP)	UPPTCL	C	* S/D OF 189MVAR BUS REACTOR FOR- * 1- Replacement of gasket and O ring of main tank of 63MVAR R Phase bus	14/May/2025	09:00	26/May/2025	17:00		PLANNED	Requested	
153	RQ218400	OCC_230	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PG) CKT-2 @JHATIKARA(PG)	POWERGRID	D	RTV COATING ON BUSHING	24/May/2025	08:00	24/May/2025	18:00		PLANNED	Requested	
154	RQ218395	OCC_230	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-2 @BHADLA(PG)	POWERGRID	D	For CoE/Protection Compliances and fine tuning of Reactor	21/May/2025	17:00	21/May/2025	23:00		PLANNED	Requested	
155	RQ218391	OCC_230	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-1 @BHADLA_2 (PG)	POWERGRID	D	PRV relay NO NC contact work	21/May/2025	17:00	21/May/2025	23:00		PLANNED	Requested	
156	RQ218396	OCC_230	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-1 @BHADLA(PG)	POWERGRID	D	For CoE/Protection Compliances and fine tuning of Reactor	20/May/2025	17:00	20/May/2025	23:00		PLANNED	Requested	
157	RQ219007	OCC_230	cpcc1_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON MEERUT-BHIWANI (PG) CKT-1 @BHIWANI(PG)	POWERGRID	C	Connection of LILO section at 765/400 kv Narela GIS	12/May/2025	08:00	14/May/2025	18:00		PLANNED	Requested	
158	RQ218383	OCC_230	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2 @BHADLA_2 (PG)	POWERGRID	D	AMP, Spare Switching	11/May/2025	17:00	12/May/2025	23:00		PLANNED	Requested	
159	RQ218388	OCC_230	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1 @FATEHGARH_II(PG)	POWERGRID	D	For CoE Compliances, AMP works of line Reactor	11/May/2025	17:00	13/May/2025	23:00		PLANNED	Requested	
160	RQ218382	OCC_230	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1 @BHADLA_2 (PG)	POWERGRID	D	AMP, Spare Switching	09/May/2025	17:00	10/May/2025	23:00		PLANNED	Requested	
161	RQ219107	OCC_230	cpcc3_sd	LINE REACTOR	330 MVAR NON-SWITCHABLE LR ON KANPUR_GIS-ALIGARH (PG) CKT-1 @ALIGARH(PG)	POWERGRID	D	CSD fine tuning work of CB 807R	09/May/2025	08:00	09/May/2025	18:00		PLANNED	Requested	
162	RQ218393	OCC_230	cpcc1_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 @PHAGI(RS)	POWERGRID	D	for AMP work	09/May/2025	08:00	10/May/2025	18:00		PLANNED	Requested	

163	RQ218384	OCC_230	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BIKANER- BHADLA_2 (PG) CKT-2 @BHADLA_2 (PG)	POWERGR ID	D	AMP, Spare Switching	07/May/2025	08:00	08/May/2025	18:00		PLANNED	Requested	
164	RQ219008	OCC_230	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER- CHITTORGARH (PG) CKT-2 @AJMER(PG)	POWERGR ID	D	for AMP work	06/May/2025	15:00	06/May/2025	23:00		PLANNED	Requested	
165	RQ219009	OCC_230	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER- CHITTORGARH (PG) CKT-1 @AJMER(PG)	POWERGR ID	D	for AMP work	05/May/2025	15:00	05/May/2025	23:00		PLANNED	Requested	
166	RQ218392	OCC_230	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER- CHITTORGARH (PG) CKT-2 @CHITTORGARH(P G)	POWERGR ID	D	for AMP work	05/May/2025	08:00	05/May/2025	18:00		PLANNED	Requested	
167	RQ218385	OCC_230	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BIKANER- BHADLA_2 (PG) CKT-1 @BHADLA_2 (PG)	POWERGR ID	D	AMP, Spare Switching	05/May/2025	08:00	06/May/2025	18:00		PLANNED	Requested	
168	RQ219011	OCC_230	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER- BHADLA_2 (PG) CKT-1 @AJMER(PG)	POWERGR ID	D	for AMP work	04/May/2025	15:00	04/May/2025	23:00		PLANNED	Requested	
169	RQ218387	OCC_230	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV AJMER- BHADLA_2 (PG) CKT-1 @BHADLA_2 (PG)	POWERGR ID	D	AMP, Spare Switching	03/May/2025	17:00	04/May/2025	23:00		PLANNED	Requested	
170	RQ219010	OCC_230	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER- BHADLA_2 (PG) CKT-2 @AJMER(PG)	POWERGR ID	D	for AMP work	03/May/2025	15:00	03/May/2025	23:00		PLANNED	Requested	
171	RQ218386	OCC_230	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV AJMER- BHADLA_2 (PG) CKT-2 @BHADLA_2 (PG)	POWERGR ID	D	AMP, Spare Switching	01/May/2025	17:00	02/May/2025	23:00		PLANNED	Requested	
172	RQ218394	OCC_230	cpcc1_sd	LINE REACTOR	240 MVAR NON- SWITCHABLE LR ON PHAGI(RS)- BHIWANI(PG) (PG) CKT-2 @PHAGI(RS)	POWERGR ID	D	for AMP work	01/May/2025	08:00	02/May/2025	18:00		PLANNED	Requested	
173	RQ218399	OCC_230	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PKTSL) CKT-1 @JHATIKARA(PG)	PKTSL	D	RTV COATING ON BUSHING	21/May/2025	08:00	21/May/2025	18:00		PLANNED	Requested	
174	RQ218390	OCC_230	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_II(P G)	PFTL	D	For CoE Compliances, AMP works of line Reactor	08/May/2025	17:00	10/May/2025	23:00		PLANNED	Requested	
175	RQ218389	OCC_230	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PFTL) CKT-1 @FATEHGARH_II(P G)	PFTL	D	For CoE Compliances, AMP works of line Reactor	05/May/2025	17:00	07/May/2025	23:00		PLANNED	Requested	
176	RQ218896	OCC_230	sldcrs_sd	BAY	70252A MAIN BAY - 765 KV PHAGI(RS)- BHIWANI(PG) (PG) CKT-1 AT PHAGI(RS)	POWERGR ID	D	Quarterly Maintenance work	28/May/2025	08:00	28/May/2025	18:00		PLANNED	Requested	
177	RQ218407	OCC_230	cpcc1_sd	BAY	707 MAIN BAY - 765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PKTSL) CKT-2 (POWERGRID) AT 765 KV KHETRI (PKTSL)	POWERGR ID	D	for AMP work	23/May/2025	08:00	24/May/2025	18:00		PLANNED	Requested	
178	RQ218412	OCC_230	cpcc1_sd	BAY	70252A MAIN BAY - 765 KV PHAGI(RS)- BHIWANI(PG) (PG) CKT-1 AT PHAGI(RS)	POWERGR ID	D	for AMP work	22/May/2025	08:00	22/May/2025	18:00		PLANNED	Requested	

179	RQ218406	OCC_230	cpcc1_sd	BAY	708 TIE BAY - 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-2 (POWERGRID) AND 765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL) AT 765 KV KHETRI (PKTSL) (POWERGRID)	POWERGRID	D	for AMP work	21/May/2025	08:00	22/May/2025	18:00		PLANNED	Requested	
180	RQ218401	OCC_230	cpcc1_sd	BAY	704 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT AJMER(PG)	POWERGRID	D	CSD relay retrofitment	19/May/2025	08:00	20/May/2025	18:00		PLANNED	Requested	
181	RQ217868	OCC_230	cpcc3_sd	BAY	707 MAIN BAY - 765KV AGRA-FATEHPUR (PG) CKT-1 AT FATEHPUR(PG)	POWERGRID	C	CB Drive Mechanism Overhauling work.	13/May/2025	09:00	16/May/2025	18:00		PLANNED	Requested	
182	RQ218752	OCC_230	cpcc1_sd	BAY	715 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT BIKANER(PG) (POWERGRID) AT 765 KV BIKANER(PG)	POWERGRID	D	for AMP work	07/May/2025	15:00	07/May/2025	23:00		PLANNED	Requested	
183	RQ218695	OCC_230	cpcc3_sd	BAY	703 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT LUCKNOW_2(PG) (POWERGRID)	POWERGRID	D	AMP work	07/May/2025	09:00	07/May/2025	18:00		PLANNED	Requested	
184	RQ217864	OCC_230	cpcc3_sd	BAY	717 TIE BAY - 765KV AGRA-JHATIKARA (PG) CKT-1 AND 240 MVAR BUS REACTOR NO 2 AT 765KV AGRA(PG)	POWERGRID	D	C and Tan delta of the CTs, Timing, DCRM and CRM of Circuit breaker & Other works as per preventive maintenance schedule of CB and CT.	06/May/2025	09:00	06/May/2025	18:00		PLANNED	Requested	
185	RQ217866	OCC_230	cpcc3_sd	BAY	716 MAIN BAY - 765 KV AGRA-JHATIKARA (PG) CKT-1 AND 765KV BUS 1 AT AGRA(PG)	POWERGRID	D	C and Tan delta of the CTs, Timing, DCRM and CRM of Circuit breaker & Other works as per preventive maintenance schedule of CB and CT.	06/May/2025	09:00	06/May/2025	18:00		PLANNED	Requested	
186	RQ217867	OCC_230	cpcc3_sd	BAY	704 MAIN BAY - 765KV FATEHPUR(PG)-SASARAM(PG) (UNDEF) CKT-1 AT FATEHPUR(PG)	POWERGRID	D	AMP work.	05/May/2025	09:00	05/May/2025	18:00		PLANNED	Requested	
187	RQ217862	OCC_230	cpcc3_sd	BAY	708 TIE BAY - 765 KV AGRA-FATEHPUR (PG) CKT-1 AND FUTURE AT AGRA(PG)	POWERGRID	D	C and Tan delta of the CTs, Timing, DCRM and CRM of Circuit breaker & Other works as per preventive maintenance schedule of CB and CT.	05/May/2025	09:00	05/May/2025	18:00		PLANNED	Requested	
188	RQ218966	OCC_230	cpcc3_sd	BAY	702 TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV BALLIA(PG) AND FUTURE	POWERGRID	C	Isolator (702-89A) Retrofitment Work	05/May/2025	08:00	11/May/2025	18:00		PLANNED	Requested	
189	RQ218409	OCC_230	cpcc1_sd	BAY	705 TIE BAY - 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1 (PKTSL) AND 765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL) AT 765 KV KHETRI (PKTSL) (PKTSL)	PKTSL	D	for AMP work	28/May/2025	08:00	29/May/2025	18:00		PLANNED	Requested	
190	RQ218408	OCC_230	cpcc1_sd	BAY	706 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL) (PKTSL)	PKTSL	D	for AMP work	26/May/2025	08:00	27/May/2025	18:00		PLANNED	Requested	
191	RQ218410	OCC_230	cpcc1_sd	BAY	704 MAIN BAY - 765 KV KHETRI (PG) - BUS 1 (PKTSL) AND 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1 AT 765 KV KHETRI (PKTSL) (PKTSL)	PKTSL	D	for AMP work	08/May/2025	08:00	09/May/2025	18:00		PLANNED	Requested	
192	RQ218415	OCC_230	cpcc1_sd	BAY	70652A MAIN BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-1 AT PHAGI(RS)	RRVPNL	D	for AMP work	27/May/2025	08:00	27/May/2025	18:00		PLANNED	Requested	
193	RQ218414	OCC_230	cpcc1_sd	BAY	70752A MAIN BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-2 AT PHAGI(RS)	RRVPNL	D	for AMP work	26/May/2025	08:00	26/May/2025	18:00		PLANNED	Requested	
194	RQ218413	OCC_230	cpcc1_sd	BAY	70152A MAIN BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 AT PHAGI(RS)	RRVPNL	D	for AMP work	23/May/2025	08:00	23/May/2025	18:00		PLANNED	Requested	

195	RQ218411	OCC_230	cpcc1_sd	BAY	70552A MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)	RRVPNL	D	for AMP work	21/May/2025	08:00	21/May/2025	18:00		PLANNED	Requested	
196	RQ218894	OCC_230	sldcrs_sd	BAY	70652B MAIN BAY - 765KV ANTA-PHAGI (RS) CKT-1 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	09/May/2025	08:00	09/May/2025	18:00		PLANNED	Requested	
197	RQ218895	OCC_230	sldcrs_sd	BAY	70652A MAIN BAY - 765KV PHAGI(RS)- GWALIOR(PG) (UNDEF) CKT-1 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	07/May/2025	08:00	07/May/2025	18:00		PLANNED	Requested	
198	RQ218897	OCC_230	sldcrs_sd	BAY	70152A MAIN BAY - 765KV PHAGI(RS)- BHIWANI(PG) (PG) CKT-2 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	05/May/2025	08:00	05/May/2025	18:00		PLANNED	Requested	
199	RQ218893	OCC_230	sldcrs_sd	BAY	70752A MAIN BAY - 765KV PHAGI(RS)- GWALIOR(PG) (UNDEF) CKT-2 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	02/May/2025	08:00	02/May/2025	18:00		PLANNED	Requested	
200	RQ218405	OCC_230	cpcc1_sd	BAY	716 MAIN BAY - 765 KV KHETRI (PKTSL)- NARELA(PNTL) (PNTL) CKT-1 (PNTL) AT 765 KV KHETRI (PKTSL)	PNTL	D	for AMP work	19/May/2025	08:00	20/May/2025	18:00		PLANNED	Requested	
201	RQ218404	OCC_230	cpcc1_sd	BAY	717 TIE BAY - 765 KV KHETRI (PKTSL)- NARELA(PNTL) (PNTL) CKT-1 (PNTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (PNTL)	PNTL	D	for AMP work	16/May/2025	08:00	17/May/2025	18:00		PLANNED	Requested	
202	RQ218403	OCC_230	cpcc1_sd	BAY	719 MAIN BAY - 765 KV KHETRI (PKTSL)- NARELA(PNTL) (PNTL) CKT-2 (PNTL) AT 765 KV KHETRI (PKTSL)	PNTL	D	for AMP work	14/May/2025	08:00	15/May/2025	18:00		PLANNED	Requested	
203	RQ218402	OCC_230	cpcc1_sd	BAY	720 TIE BAY - 765 KV KHETRI (PKTSL)- NARELA(PNTL) (PNTL) CKT-2 (PNTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (PNTL)	PNTL	D	for AMP work	12/May/2025	08:00	13/May/2025	18:00		PLANNED	Requested	
204	RQ218629	OCC_230	cpcc2_sd	BAY	704 MAIN BAY - 765 KV BIKANER-MOGA (PG) CKT-2 (POWERGRID) AT MOGA		C	AMP work of Bay	14/May/2025	09:00	15/May/2025	18:00	Kindly approve.	PLANNED	Requested	
205	RQ218631	OCC_230	cpcc2_sd	BAY	712 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT MOGA(PG)		C	AMP work of Bay	10/May/2025	09:00	11/May/2025	18:00	Kindly approve.	PLANNED	Requested	
206	RQ218630	OCC_230	cpcc2_sd	BAY	707 MAIN BAY - 765KV MOGA-MEERUT (PG) CKT-1 AT MOGA(PG)		C	Leakage SF6 attending in CB Pole of 707 Bay CB	02/May/2025	09:00	04/May/2025	18:00	Kindly approve.	PLANNED	Requested	
207	RQ218217	OCC_230	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT AJMER(PG)		D	CSD relay retrofitment	27/May/2025	09:00	27/May/2025	18:00		PLANNED	Requested	
208	RQ218255	OCC_230	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT MEERUT_PMSTL (UP)		D	General AMP of ICT	17/May/2025	08:00	17/May/2025	18:00		PLANNED	Requested	
209	RQ218256	OCC_230	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT MEERUT_PMSTL (UP)		D	General AMP of ICT	14/May/2025	08:00	14/May/2025	18:00		PLANNED	Requested	
210	RQ218218	OCC_230	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT CHITTORGARH(PG)		D	For spare switching work	13/May/2025	09:00	13/May/2025	18:00		PLANNED	Requested	
211	RQ218198	OCC_230	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 6 AT FATEHGARH_II(PG)		D	Amp Works	11/May/2025	17:00	12/May/2025	23:59		PLANNED	Requested	
212	RQ218222	OCC_230	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	07/May/2025	18:00	08/May/2025	23:00		PLANNED	Requested	
213	RQ218197	OCC_230	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG)		D	For CoE Compliances, AMP works	07/May/2025	17:00	08/May/2025	23:59		PLANNED	Requested	
214	RQ218258	OCC_230	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT JHATIKARA(PG)		D	CSD TUNING	07/May/2025	15:00	07/May/2025	22:00		PLANNED	Requested	
215	RQ218259	OCC_230	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT JHATIKARA(PG)		D	CSD TUNING	07/May/2025	15:00	07/May/2025	22:00		PLANNED	Requested	
216	RQ218221	OCC_230	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	05/May/2025	18:00	06/May/2025	23:00		PLANNED	Requested	

217	RQ218196	OCC_230	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG)		D	For CoE Compliances, AMP works	05/May/2025	17:00	06/May/2025	23:59		PLANNED	Requested	
218	RQ218220	OCC_230	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	03/May/2025	18:00	04/May/2025	23:00		PLANNED	Requested	
219	RQ218241	OCC_230	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BHADLA(PG)		D	Attending COE/protection Audit points & CSD fine tuning	03/May/2025	17:00	03/May/2025	23:59		PLANNED	Requested	
220	RQ218195	OCC_230	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG)		D	For CoE Compliances, AMP works	03/May/2025	17:00	04/May/2025	23:59		PLANNED	Requested	
221	RQ218240	OCC_230	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA(PG)		D	Attending COE/protection Audit points & CSD fine tuning	02/May/2025	17:00	02/May/2025	23:59		PLANNED	Requested	
222	RQ218232	OCC_230	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL)		D	For scheme checking work	02/May/2025	09:00	02/May/2025	17:00		PLANNED	Requested	
223	RQ218219	OCC_230	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	01/May/2025	18:00	02/May/2025	23:00		PLANNED	Requested	
224	RQ218239	OCC_230	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BHADLA(PG)		D	Attending COE/protection Audit points & CSD fine tuning	01/May/2025	17:00	01/May/2025	23:59		PLANNED	Requested	
225	RQ218194	OCC_230	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG)		D	For CoE Compliances, AMP works	01/May/2025	17:00	02/May/2025	23:59		PLANNED	Requested	
226	RQ218231	OCC_230	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL)		D	For scheme checking work	01/May/2025	09:00	01/May/2025	17:00		PLANNED	Requested	
227	RQ218571	OCC_230	sldcrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT ANTA(RS)	RRVPNL	D	Quarterly & Half Yearly Maintenance work	20/May/2025	08:00	20/May/2025	18:00		PLANNED	Requested	
228	RQ218572	OCC_230	sldcrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT ANTA(RS)	RRVPNL	D	Quarterly & Half Yearly Maintenance work	19/May/2025	08:00	19/May/2025	18:00		PLANNED	Requested	
229	RQ218623	OCC_230	cpcc3_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 1 AT ORAI(PG)	POWERGRID	D	One yearly AMP work of ICT_1	16/May/2025	08:00	16/May/2025	18:00		PLANNED	Requested	
230	RQ218320	OCC_230	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT ALIGARH(PG)	POWERGRID	D	5 Year AMP and modification in protection circuits & to attend oil sweage issue in Y&B Phase	15/May/2025	08:00	15/May/2025	18:00		PLANNED	Requested	
231	RQ218626	OCC_230	cpcc3_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 2 AT ORAI(PG)	POWERGRID	D	One yearly AMP work of ICT_2	13/May/2025	08:00	13/May/2025	18:00		PLANNED	Requested	
232	RQ218964	OCC_230	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT ALIGARH(PG)	POWERGRID	D	5 Year AMP and modification in protection circuits	13/May/2025	08:00	13/May/2025	18:00		PLANNED	Requested	
233	RQ218578	OCC_230	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT LUCKNOW_2(PG)	POWERGRID	D	AMP work	05/May/2025	08:00	05/May/2025	18:00		PLANNED	Requested	
234	RQ217882	OCC_230	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHPUR(PG)	POWERGRID	D	AMP & New Rain Canopy Installation.	01/May/2025	09:00	01/May/2025	18:00		PLANNED	Requested	
235	RQ218579	OCC_230	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT LUCKNOW_2(PG)	POWERGRID	D	AMP work	01/May/2025	08:00	01/May/2025	18:00		PLANNED	Requested	
236	RQ217830	OCC_230	stuup_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 1 AT UNNAO(UP)	UPPTCL	D	* Fixing heat shrinkable sleeve insulated tape on ICT-1 and it's painting work.	06/May/2025	09:00	08/May/2025	18:00		PLANNED	Requested	
237	RQ218835	OCC_230	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHINDERGARH(A PL)-DHANODA(HV) (ATIL) CKT-2	ATIL	C	To replace the switchgears of Line and tie bays both (i.e Bay no. 414 and 415).	13/Jun/2025	09:00	06/Jul/2025	18:00	Shutdown is required on both ckts i.e. 400KV Dhanonda - Mahindergarh ckt-2 & 400kV Dhanonda - Neemrana ckt-1, because both Ckts are energized through Tie bay only.	PLANNED	Requested	
238	RQ218834	OCC_230	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHINDERGARH(A PL)-DHANODA(HV) (ATIL) CKT-1	ATIL	C	For replacing the switchgears of Line and tie bays both (i.e Bay no. 417 and 418).	20/May/2025	09:00	12/Jun/2025	18:00	Shutdown is required on both ckts i.e. 400KV Dhanonda - Mahindergarh ckt-1 & 400kV Dhanonda - Neemrana ckt-2, because both Ckts are energized through Tie bay only.	PLANNED	Requested	
239	RQ218836	OCC_230	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-1	GPTL	C	To replace the switchgears of Line and tie bays both (i.e Bay no. 414 and 415).	13/Jun/2025	09:00	06/Jul/2025	18:00	Shutdown is required on both ckts i.e. 400KV Dhanonda - Mahindergarh ckt-2 & 400kV Dhanonda - Neemrana ckt-1, because both Ckts are energized through Tie bay only.	PLANNED	Requested	

240	RQ218837	OCC_230	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-2		C	For replacing the switchgears of Line and tie bays both (i.e Bay no. 417 and 418).	20/May/2025	09:00	12/Jun/2025	18:00	Shutdown is required on both ckts i.e. 400kV Dhanonda - Mahindergarh ckt-1 & 400kV Dhanonda - Neemrana ckt-2, because both Ckts are energized through Tie bay only.	PLANNED	Requested	
241	RQ218027	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-BABAI(RS) (NRSS36) CKT-1	GPTL	D	Line bay AMP	31/May/2025	09:00	31/May/2025	18:00		PLANNED	Requested	
242	RQ219044	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-JALANDHAR (PG) CKT-2		D	Rectification of SD nature defects in Line & AMP of Line bay equipments	28/May/2025	09:00	28/May/2025	18:00	Kindly approve.	PLANNED	Requested	
243	RQ219045	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-JALANDHAR (PG) CKT-1		D	AR Non auto mode required during Shutdown of Jalandhar-Moga-2	28/May/2025	09:00	28/May/2025	18:00	Kindly approve.	PLANNED	Requested	
244	RQ218077	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-2		D	FOR AMP WORK & defect rectification work	28/May/2025	08:00	28/May/2025	18:00	NON AUTO OF OTHER CHARGE CKT REQUIRED DURING SHUTDOWN	PLANNED	Requested	
245	RQ218076	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-1		D	FOR AMP WORK & defect rectification work	27/May/2025	08:00	27/May/2025	18:00	NON AUTO OF OTHER CHARGE CKT REQUIRED DURING SHUTDOWN	PLANNED	Requested	
246	RQ218097	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-2		D	Line bay amp work & TO ATTEND SHUT DOWN DEFECTS	27/May/2025	08:00	27/May/2025	18:00	CKT 1 will be kept on non auto mode	PLANNED	Requested	
247	RQ217957	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-DWARKA (PG) (PG)		D	SD Nature defect rectification work	27/May/2025	08:00	27/May/2025	18:00		PLANNED	Requested	
248	RQ219047	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-JALANDHAR (PG) CKT-2		D	AR Non auto mode required during Shutdown of Jalandhar-Moga-1	26/May/2025	09:00	26/May/2025	18:00	Kindly approve.	PLANNED	Requested	
249	RQ219046	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-JALANDHAR (PG) CKT-1		D	Rectification of SD nature defects in Line & AMP of Line bay equipments	26/May/2025	09:00	26/May/2025	18:00	Kindly approve.	PLANNED	Requested	
250	RQ219065	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-FATEHABAD (PG) CKT-1		D	Rectification of S/D nature defects of the line	26/May/2025	08:00	26/May/2025	18:00	Kindly approve.	PLANNED	Requested	
251	RQ218096	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-1		D	Line bay amp work & TO ATTEND SHUT DOWN DEFECTS	26/May/2025	08:00	26/May/2025	18:00	ckt 2 will be kept on non auto mode	PLANNED	Requested	
252	RQ218120	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1		D	For Relay Testing and CoE Audit Compliance at Kotputli Substation	25/May/2025	09:00	25/May/2025	18:00	For Relay Testing and CoE Audit Compliance at Kotputli Substation	PLANNED	Requested	
253	RQ219040	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXXI)-WAGOORA(PG) (NRSS XXXI) CKT-1		D	Rectification of S/D nature defects of the line	25/May/2025	09:00	25/May/2025	18:00	Kindly approve.	PLANNED	Requested	
254	RQ218130	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-1		D	400kV Busbar Relay Retrofitment work.	25/May/2025	09:00	26/May/2025	18:00		PLANNED	Requested	
255	RQ218042	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KOTA(PG) (PG) CKT-1		D	Defects' rectification observed during patrolling	25/May/2025	08:00	26/May/2025	18:00	S/D required timely	PLANNED	Requested	
256	RQ219038	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH-WAGOORA (PG) CKT-1		D	Rectification of S/D nature defects of the line	24/May/2025	09:00	24/May/2025	18:00	Kindly approve.	PLANNED	Requested	
257	RQ218031	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-3		D	For taking Line Reactpr out of service for AMP work	24/May/2025	08:00	24/May/2025	18:00		PLANNED	Requested	
258	RQ219039	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_2(NH)-WAGOORA(PG) (PG) CKT-1		D	Rectification of S/D nature defects of the line	23/May/2025	09:00	23/May/2025	18:00	Kindly approve.	PLANNED	Requested	
259	RQ219024	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-2		D	Tr. Line AMP work(Jumper Bolt/Nut Loose,Vibration damper Loose, Spacers Damaged)	23/May/2025	09:00	23/May/2025	18:00	Kindly approve.	PLANNED	Requested	
260	RQ218037	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1		D	Additional glass disc insertion: LOA given	23/May/2025	08:00	24/May/2025	18:00	Non auto for 400 kV RAPPD-Kota, subject to weather permitting and consent from RAPP	PLANNED	Requested	
261	RQ218030	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-2		D	For taking Line Reactpr out of service for AMP work	23/May/2025	08:00	23/May/2025	18:00		PLANNED	Requested	
262	RQ217956	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-JHATIKARA(PG) (DTL) CKT-2		D	SD Nature defect rectification work	23/May/2025	08:00	23/May/2025	18:00		PLANNED	Requested	
263	RQ218102	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER-BHILWARA (RS) CKT-1		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-I) Transmission Line.	22/May/2025	09:00	24/May/2025	17:00		PLANNED	Requested	
264	RQ219048	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-NAKODAR(PG) (PG) CKT-1		D	Rectification of SD nature defects in Line & AMP of Line bay equipments	22/May/2025	09:00	22/May/2025	18:00	Kindly approve.	PLANNED	Requested	

265	RQ218103	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER-BHILWARA (RS) CKT-2		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-I) Transmission Line.	22/May/2025	09:00	24/May/2025	17:00		PLANNED	Requested	
266	RQ219050	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-DHANANSU(P5) (PG) CKT-1		D	AR Non auto mode required during Shutdown of 400KV kurushetra-Nakodar	22/May/2025	09:00	22/May/2025	18:00	Kindly approve.	PLANNED	Requested	
267	RQ219051	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-NAKODAR(P5G) (PG) CKT-1		D	AR Non auto mode required during Shutdown of 400KV kurushetra-Nakodar	22/May/2025	09:00	22/May/2025	18:00	Kindly approve.	PLANNED	Requested	
268	RQ219041	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH-WAGOORA (PG) CKT-2		D	Rectification of S/D nature defects of the line	22/May/2025	09:00	22/May/2025	18:00	Kindly approve.	PLANNED	Requested	
269	RQ219049	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-DHANANSU(P5) (PG) CKT-1		D	AR Non auto mode required during Shutdown of 400KV kurushetra-Nakodar	22/May/2025	09:00	22/May/2025	18:00	Kindly approve.	PLANNED	Requested	
270	RQ219055	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GUMMA (HP)-PANCHKULA(PG) (PG) CKT-2		D	S/D REQUIRED FOR RECTIFICATION OF SD NATURE DEFECTS	22/May/2025	08:00	22/May/2025	18:00	Kindly approve.	PLANNED	Requested	
271	RQ219062	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-2		D	Rectification of S/D nature defects of the line	22/May/2025	08:00	22/May/2025	18:00	Kindly approve.	PLANNED	Requested	
272	RQ217947	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-2		D	For scheme checking work	22/May/2025	08:00	22/May/2025	18:00		PLANNED	Requested	
273	RQ217976	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2		D	SD Nature defect rectification work	21/May/2025	17:00	21/May/2025	23:59		PLANNED	Requested	
274	RQ218001	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1		C	For attending major Sag Mismatch issue in between location no 293-301 and For AMP Purpose by Kankroli & Relay test and shutdown nature defect rectification by Ajmer	21/May/2025	08:00	24/May/2025	18:00		PLANNED	Requested	
275	RQ218073	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTL) CKT-2		D	For scheme checking work & defect rectification work	21/May/2025	08:00	21/May/2025	18:00	NON AUTO OF OTHER CHARGE CKT REQUIRED DURING SHUTDOWN	PLANNED	Requested	
276	RQ217955	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (PG) CKT-2		D	SD Nature defect rectification work	21/May/2025	08:00	21/May/2025	18:00		PLANNED	Requested	
277	RQ217946	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-1		D	For scheme checking work	21/May/2025	08:00	21/May/2025	18:00		PLANNED	Requested	
278	RQ218038	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-2		D	Additional glass disc insertion: LOA given	21/May/2025	08:00	22/May/2025	18:00	Non auto for 400 kv RAPPD-Jaipur South, subject to weather permitting and consent from RAPP	PLANNED	Requested	
279	RQ219033	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-2		D	For AMP of Line Equipments	20/May/2025	09:00	20/May/2025	18:00	Kindly approve.	PLANNED	Requested	
280	RQ218072	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTL) CKT-1		D	For scheme checking work & defect rectification work	20/May/2025	08:00	20/May/2025	18:00	NON AUTO OF OTHER CHARGE CKT REQUIRED DURING SHUTDOWN	PLANNED	Requested	
281	RQ219054	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GUMMA (HP)-PANCHKULA(PG) (PG) CKT-1		D	S/D REQUIRED FOR RECTIFICATION OF SD NATURE DEFECTS	20/May/2025	08:00	20/May/2025	18:00	Kindly approve.	PLANNED	Requested	
282	RQ218098	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-2		D	TO ATTEND SHUT DOWN DEFECTS	20/May/2025	08:00	20/May/2025	18:00		PLANNED	Requested	
283	RQ217996	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLAYAT SOLAR NTPC_1 (NTPC_KOLAYAT SL)-BHADLA_2 (PG) (NTPC_KOLAYAT SL) CKT-1		D	Replacement of M2 Differential Relay	19/May/2025	18:00	22/May/2025	23:00		PLANNED	Requested	
284	RQ217954	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (DTL) CKT-1		D	SD Nature defect rectification work	19/May/2025	08:00	19/May/2025	18:00		PLANNED	Requested	
285	RQ218099	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-3		D	TO ATTEND SHUT DOWN DEFECTS	19/May/2025	08:00	19/May/2025	18:00		PLANNED	Requested	
286	RQ218128	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-2		D	400kv Busbar Relay Retrofitment work and Tie LBB backtrip testing & S/D Nature Defect rectification work by Bassi TLM	17/May/2025	09:00	18/May/2025	18:00	Non auto mode of other circuit required	PLANNED	Requested	
287	RQ218149	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADR(NT)-MURADNAGAR_2(U P) (PG) CKT-1		D	For shutdown nature defect rectification(NCR Line)	17/May/2025	08:00	17/May/2025	19:00	Non auto of other circuit required	PLANNED	Requested	
288	RQ218148	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1		D	For shutdown nature defect rectification	16/May/2025	08:00	16/May/2025	19:00	Non auto of other circuit required	PLANNED	Requested	
289	RQ218067	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTL)-KHETRI (PKTSL) (PBTL) CKT-4		D	For scheme checking work & Line AMP work	16/May/2025	08:00	16/May/2025	18:00	NON AUTO OF OTHER CHARGE CKT REQUIRED DURING SHUTDOWN	PLANNED	Requested	

290	RQ219031	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-2		D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	16/May/2025	08:00	16/May/2025	18:00	Kindly approve.	PLANNED	Requested	
291	RQ218079	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-HISSAR(PG) (PG) CKT-1		C	FOR RETROFITMENT OF ISOLATORS AT HISAR SS IN ADD CAP 19-24 BLOCK AT BBMB BHIWANI	16/May/2025	07:00	30/May/2025	18:00	FOR ANTI THEFT CHARGING PROCEDURE JUMPER REMOVAL AT BBMB DEAD END TOWER REQUIRED, FOR THAT NON AUTO OF 400KV MOGA-BHIWANI(BYPASSED AT HISAR) SHALL BE REQUIRED MULTIPLE TIMES	PLANNED	Requested	
292	RQ217979	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1		D	Shutdown required for retrofitting and testing of electromechanical/st atic LBB relays with numerical LBB relays in its tie bay and distance relay testin	15/May/2025	09:00	23/May/2025	18:00		PLANNED	Requested	
293	RQ218132	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1		D	400kV Busbar Relay Retrofitment work and Tie LBB backtrip testing & S/D Nature Defect rectification work by Bassi TLM	15/May/2025	09:00	16/May/2025	18:00	Non auto mode of other circuit required	PLANNED	Requested	
294	RQ218127	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-1		D	400kV Busbar Relay Retrofitment work and Tie LBB backtrip testing by Bassi & Rectification of Shutdown nature defects by Jaipur(S)	15/May/2025	09:00	16/May/2025	18:00	Non auto of other circuit required	PLANNED	Requested	
295	RQ218147	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-2		D	For shutdown nature defect rectification(NCR Line)	15/May/2025	08:00	15/May/2025	19:00	Non auto of other circuit required	PLANNED	Requested	
296	RQ217953	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA-DWARKA (PG)		D	SD Nature defect rectification work	15/May/2025	08:00	15/May/2025	18:00		PLANNED	Requested	
297	RQ219030	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-1		D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	15/May/2025	08:00	15/May/2025	18:00	Kindly approve.	PLANNED	Requested	
298	RQ218066	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSI)-KHETRI (PKTSL) (PBTSI) CKT-3		D	For scheme checking work & Line AMP work	15/May/2025	08:00	15/May/2025	18:00	NON AUTO OF OTHER CHARGE CKT REQUIRED DURING SHUTDOWN	PLANNED	Requested	
299	RQ217981	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-GURGAON (PG) CKT-1		D	Shutdown required for retrofitting and testing of electromechanical/st atic LBB relays with numerical LBB relays in its tie bay and distance relay testin	14/May/2025	09:00	14/May/2025	18:00		PLANNED	Requested	
300	RQ218092	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-2		D	Shutdown nature defects rectification work	14/May/2025	08:00	14/May/2025	18:00		PLANNED	Requested	
301	RQ218065	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSI)-KHETRI (PKTSL) (PBTSI) CKT-2		D	For scheme checking work & Line AMP work	14/May/2025	08:00	14/May/2025	18:00	NON AUTO OF OTHER CHARGE CKT REQUIRED DURING SHUTDOWN	PLANNED	Requested	
302	RQ219064	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-3		D	Rectification of S/D nature defects of the line	14/May/2025	08:00	14/May/2025	18:00	Kindly approve.	PLANNED	Requested	
303	RQ217980	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1		D	Shutdown required for retrofitting and testing of electromechanical/st atic LBB relays with numerical LBB relays in its tie bay and distance relay testin	13/May/2025	09:00	13/May/2025	18:00		PLANNED	Requested	
304	RQ218064	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSI)-KHETRI (PKTSL) (PBTSI) CKT-1		D	For scheme checking work & Line AMP work	13/May/2025	09:00	13/May/2025	18:00	NON AUTO OF OTHER CHARGE CKT REQUIRED DURING SHUTDOWN	PLANNED	Requested	
305	RQ218131	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-2		D	400kV Busbar Relay Retrofitment work and Tie LBB backtrip testing by Bassi & Rectification of Shutdown nature defects by Jaipur(S)	13/May/2025	09:00	14/May/2025	18:00	Non auto of other circuit required	PLANNED	Requested	
306	RQ218081	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-SAHARANPUR (PG) CKT-1		D	Shut down nature defect rectification work by Roorkee & General AMP and Relay Testing Work by Baghpatt	13/May/2025	09:00	14/May/2025	18:00	General AMP and Relay Testing Work	PLANNED	Requested	
307	RQ219023	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH(PG)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1		D	Shutdown required for reinstallation of Aviation markers.	13/May/2025	07:00	14/May/2025	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
308	RQ219019	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_2(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1		D	Shutdown required for reinstallation of Aviation markers.	13/May/2025	07:00	14/May/2025	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
309	RQ218080	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-BAGHPAT (PG) CKT-1		D	General AMP and Relay Testing Work	12/May/2025	09:00	12/May/2025	18:00	General AMP and Relay Testing Work	PLANNED	Requested	

310	RQ218173	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-2		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	12/May/2025	09:00	14/May/2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Requested	
311	RQ217978	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-1		D	Shutdown required for retrofitting and testing of electromechanical/st atic LBB relays with numerical LBB relays in its tie bay and distance relay testin	12/May/2025	09:00	12/May/2025	18:00		PLANNED	Requested	
312	RQ218172	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-1		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	12/May/2025	09:00	14/May/2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Requested	
313	RQ218110	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA(UPC)-NAWADA(HV) (PG) CKT-1		D	Rectification of Shutdown nature defects in line	12/May/2025	08:00	12/May/2025	18:00	non-auto mode of other parallel ckt , 400kv Dadri-Ballabgarh line	PLANNED	Requested	
314	RQ218036	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1		D	To attend shutdown nature defects by Kota & Chittorgarh	12/May/2025	08:00	14/May/2025	18:00	Non auto mode for 400 kv RAPPC-Kankroli, MOST URGENT	PLANNED	Requested	
315	RQ218090	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-1		D	Shutdown nature defects rectification work	12/May/2025	08:00	12/May/2025	18:00		PLANNED	Requested	
316	RQ218126	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-2		D	400kv Busbar Relay Retrofitment work.	11/May/2025	09:00	12/May/2025	18:00		PLANNED	Requested	
317	RQ218160	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1		D	For Hot line stringing of 400kv M/C Mahranibagh-Narela TL	11/May/2025	08:00	17/May/2025	20:00	Non Auto Mode for Hot line crossing	PLANNED	Requested	
318	RQ218161	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1		D	For Hot line stringing of 400kv M/C Mahranibagh-Narela TL	11/May/2025	08:00	17/May/2025	20:00	Non Auto Mode for Hot line crossing	PLANNED	Requested	
319	RQ218146	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGTB(DTL)-BAHADURGARH(PG) (PG) CKT-1		D	For shutdown nature defect rectification(NCR Line)	11/May/2025	08:00	11/May/2025	19:00	Non auto of other circuit required	PLANNED	Requested	
320	RQ219060	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1		C	To facilitate the Tower Erection and Stringing work of "Route Diversion work at Loc no 39 of 400kv Banala - Amritsar - Hamirpur TL"	10/May/2025	09:00	29/May/2025	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
321	RQ219061	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAMIRPUR-PARBATI POOLING BANALA (PG) CKT-1		C	To facilitate the Tower Erection and Stringing work of "Route Diversion work at Loc no 39 of 400kv Banala - Amritsar - Hamirpur TL"	10/May/2025	09:00	29/May/2025	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
322	RQ218086	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-SIKAR (PG) CKT-2		D	Shutdown nature defects rectification work	10/May/2025	09:00	10/May/2025	18:00	Non auto recloser mode of 400kv Neemrana Babai Ckt-1	PLANNED	Requested	
323	RQ218158	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1		D	For stringing of 400kv M/C Mahranibagh-Narela TL	10/May/2025	08:00	10/May/2025	20:00	44 to 45	PLANNED	Requested	
324	RQ218159	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1		D	For stringing of 400kv M/C Mahranibagh-Narela TL	10/May/2025	08:00	10/May/2025	20:00	44 to 45	PLANNED	Requested	
325	RQ219063	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-1		D	Rectification of S/D nature defects of the line	10/May/2025	08:00	10/May/2025	18:00	Kindly approve.	PLANNED	Requested	
326	RQ218145	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-BALLABHGARH(PG) (PG)		D	For shutdown nature defect rectification	10/May/2025	08:00	10/May/2025	19:00	Non auto of other circuit required	PLANNED	Requested	
327	RQ217965	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH_III(PG) (PRTL) CKT-2		D	AMP OF LINE BAYS	09/May/2025	17:00	10/May/2025	23:59	AMP WORK	PLANNED	Requested	
328	RQ218125	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-KOTPUTLI (PG) CKT-1		D	400kv Busbar Relay Retrofitment work y Bassi & For Relay Testing and CoE Audit Compliance at Kotputli Substation by Kotputli	09/May/2025	09:00	10/May/2025	18:00		PLANNED	Requested	
329	RQ218085	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-2		D	Shutdown nature defects rectification work	09/May/2025	09:00	09/May/2025	18:00	Non auto recloser mode of 400k VNeemrana Manesar Ckt-2	PLANNED	Requested	
330	RQ218170	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-1		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	09/May/2025	09:00	11/May/2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Requested	
331	RQ218171	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-2		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	09/May/2025	09:00	11/May/2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Requested	

332	RQ219029	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT-2		D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	09/May/2025	08:00	09/May/2025	18:00	Kindly approve.	PLANNED	Requested	
333	RQ218016	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TEHRI(THDC)-KOTESHWAR(PG) (PG) CKT-2		D	DEF settings review and testing	08/May/2025	09:30	08/May/2025	18:30		PLANNED	Requested	
334	RQ218084	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-1		D	Shutdown nature defects rectification work	08/May/2025	09:00	08/May/2025	18:00	Non auto recloser mode of 400kV Neemrana Manesar Ckt-1	PLANNED	Requested	
335	RQ217936	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-JIND (PG) CKT-2		D	Relay testing work	08/May/2025	08:00	08/May/2025	18:00		PLANNED	Requested	
336	RQ217949	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE-DEHRADUN (PG) CKT-1		D	Defect rectification of model transmission line	08/May/2025	08:00	08/May/2025	18:00		PLANNED	Requested	
337	RQ219028	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT-1		D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	08/May/2025	08:00	08/May/2025	18:00	Kindly approve.	PLANNED	Requested	
338	RQ219021	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH(PG)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1		D	AR Non-auto mode required for OPGW installation works under ULDC scheme.	08/May/2025	07:00	14/May/2025	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
339	RQ219017	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_2(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1		D	AR Non-auto mode required for OPGW installation works under ULDC scheme.	08/May/2025	07:00	14/May/2025	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
340	RQ218177	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLAYAT SOLAR NTPC_1 (NTPC_KOLAYAT SL)-BHADLA_2 (PG) (NTPC_KOLAYAT SL) CKT-1		D	Replacement of M2 Differential Relay	07/May/2025	18:00	13/May/2025	23:00	Shutdown required in the month April 2025	PLANNED	Requested	
341	RQ217964	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH_III(PG) (PRTL) CKT-1		D	AMP OF LINE BAYS	07/May/2025	17:00	08/May/2025	23:59	AMP WORK	PLANNED	Requested	
342	RQ218015	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TEHRI(THDC)-KOTESHWAR(PG) (PG) CKT-1		D	DEF settings review and testing	07/May/2025	09:30	07/May/2025	18:30		PLANNED	Requested	
343	RQ218129	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-BHIWADI (PG) CKT-1		D	Shutdown required for retrofitting and testing of electromechanical/st atic LBB relays in its tie bay and distance relay testing by Bhiwadi & 400KV Busbar Relay Retrofitment work and Tie LBB backtrip testing by Bassi	07/May/2025	09:00	09/May/2025	18:00		PLANNED	Requested	
344	RQ218083	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2		D	Shutdown nature defects rectification work	07/May/2025	09:00	07/May/2025	18:00	Non auto recloser mode of 400kV Agra Sikar Ckt-1	PLANNED	Requested	
345	RQ218124	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BASSI (PG) CKT-1		D	400kV Busbar Relay Retrofitment work and Tie LBB backtrip testing.	07/May/2025	09:00	08/May/2025	18:00		PLANNED	Requested	
346	RQ217940	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-2		D	400kV Busbar Relay Retrofitment work and Tie LBB backtrip testing by Bassi & Defect rectification of model transmission line & Line bay amp work by Sikar	07/May/2025	08:00	08/May/2025	18:00	NON AUTO OF OTHER CHARGED CKT REQUIRED DURING SHUTDOWN	PLANNED	Requested	
347	RQ217948	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-DEHRADUN (PG) CKT-1		D	Defect rectification of model transmission line	07/May/2025	08:00	07/May/2025	18:00		PLANNED	Requested	
348	RQ219052	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-2		D	AR in Non Auto mode for creation of Joint Box.	07/May/2025	08:00	09/May/2025	18:00	Kindly approve.	PLANNED	Requested	
349	RQ218014	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTESWAR(TH)-KOTESHWAR(PG) (PG) CKT-2		D	For testing of M-2 Relay for differential functions.	06/May/2025	09:30	06/May/2025	18:30		PLANNED	Requested	
350	RQ218082	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1		D	Shutdown nature defects rectification work by Neemrana & Line reactor AMP works by Sikar	06/May/2025	09:00	06/May/2025	18:00	Non auto recloser mode of 400kV Agra Sikar Ckt-2	PLANNED	Requested	
351	RQ219037	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1		D	Rectification of S/D nature defects of the line	06/May/2025	09:00	06/May/2025	18:00	Kindly approve.	PLANNED	Requested	
352	RQ218048	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-KOTA (PG) CKT-1		D	Relay Testing by jaipur(S) & AMP Work of line Equipments	06/May/2025	09:00	06/May/2025	18:00		PLANNED	Requested	
353	RQ218165	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH(P G) (DTL) CKT-2		D	For Hot line stringing of 400kV M/C Mahranibagh-Narela TL	06/May/2025	08:00	10/May/2025	20:00	Non Auto Mode for Hot line crossing	PLANNED	Requested	
354	RQ218164	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH(P G) (DTL) CKT-1		D	For Hot line stringing of 400kV M/C Mahranibagh-Narela TL	06/May/2025	08:00	10/May/2025	20:00	Non Auto Mode for Hot line crossing	PLANNED	Requested	
355	RQ217998	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-KANKROLI(PG) (PG) CKT-1		D	For attending S/D nature defects	06/May/2025	08:00	06/May/2025	18:00	Non Auto of 400 KV RAPP-Kankroli CKT	PLANNED	Requested	

356	RQ219053	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-DHANANSU(P5) (PG) CKT-1		D	S/D REQUIRED FOR RECTIFICATION OF SD NATURE DEFECTS	06/May/2025	08:00	06/May/2025	18:00	Kindly approve.	PLANNED	Requested	
357	RQ217935	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-JIND (PG) CKT-1		D	Relay testing work	06/May/2025	08:00	06/May/2025	18:00		PLANNED	Requested	
358	RQ218006	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1		D	Pilot insulator weight fixing in truncated towers	06/May/2025	08:00	06/May/2025	18:00	Rectification of Shutdown nature defects	PLANNED	Requested	
359	RQ219022	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH(PG)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1		D	Shutdown required for reinstallation of Aviation markers	06/May/2025	07:00	07/May/2025	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
360	RQ219018	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_2(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1		D	Shutdown required for reinstallation of Aviation markers	06/May/2025	07:00	07/May/2025	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
361	RQ218013	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTESWAR(TH)-KOTESHWAR(PG) (PG) CKT-1		D	For testing of M-2 Relay for differential functions.	05/May/2025	09:30	05/May/2025	18:30		PLANNED	Requested	
362	RQ218109	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (DTL) CKT-1		D	LINE ISOLATOR REPLACEMENT	05/May/2025	09:00	06/May/2025	22:00	LINE ISOLATOR REPLACEMENT	PLANNED	Requested	
363	RQ219035	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URL_2(NH)-URL_1(NH) (PG) CKT-1		D	Repair of conductor in span 21-22	05/May/2025	09:00	05/May/2025	18:00	Kindly approve.	PLANNED	Requested	
364	RQ217934	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1		D	Relay test and shutdown nature defect rectification	05/May/2025	09:00	06/May/2025	18:00		PLANNED	Requested	
365	RQ218163	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH(PG) (DTL) CKT-2		D	For stringing of 400kV M/C Mahranibagh-Narela TL	05/May/2025	08:00	05/May/2025	20:00	8A to 9	PLANNED	Requested	
366	RQ218162	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH(PG) (DTL) CKT-1		D	For stringing of 400kV M/C Mahranibagh-Narela TL	05/May/2025	08:00	05/May/2025	20:00	8A to 9	PLANNED	Requested	
367	RQ217997	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1		D	For attending S/D nature defects by Kankroli & Chittorgarh	05/May/2025	08:00	05/May/2025	18:00	Non Auto of 400 KV CHITTOR-KANKROLI(PG)	PLANNED	Requested	
368	RQ218005	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-KOTA (PG) CKT-1		D	Pilot insulator weight fixing in truncated towers	05/May/2025	08:00	05/May/2025	18:00	Rectification of Shutdown nature defects	PLANNED	Requested	
369	RQ218058	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-SIKAR_2(PSTL) (PSTL) CKT-2		D	Defect rectification work	05/May/2025	08:00	07/May/2025	18:00	NON AUTO OF OTHER CHARGE CKT REQUIRED DURING SHUTDOWN	PLANNED	Requested	
370	RQ218088	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-4		D	Shutdown nature defects rectification work	05/May/2025	08:00	05/May/2025	18:00		PLANNED	Requested	
371	RQ218029	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHAGARH (PG) CKT-2		D	Reactor bushing & LA, Isolator Erection work	05/May/2025	08:00	07/May/2025	18:00		PLANNED	Requested	
372	RQ217939	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-1		D	400kV Busbar Relay Retrofitment work by Bassi and Defect rectification of model transmission line & Line AMP work by Sikar	05/May/2025	08:00	06/May/2025	18:00	NON AUTO OF OTHER CHARGED CKT REQUIRED DURING SHUTDOWN	PLANNED	Requested	
373	RQ219036	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URL_1(NH)-AMARGARH(NRSS XXIX) (NRSS XXIX) CKT-2		D	Rectification of S/D nature defects of the line	04/May/2025	09:00	04/May/2025	18:00	Kindly approve.	PLANNED	Requested	
374	RQ218153	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHAGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-1		D	For shutdown nature defect rectification	04/May/2025	08:00	04/May/2025	19:00	Non auto of other circuit required	PLANNED	Requested	
375	RQ218152	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-2		D	For shutdown nature defect rectification(NCR Line)	04/May/2025	08:00	04/May/2025	19:00	Non auto of other circuit required	PLANNED	Requested	
376	RQ218047	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-2		D	Relay Testing by jaipur(S) & AMP Work of line Equipments	03/May/2025	09:00	03/May/2025	18:00		PLANNED	Requested	
377	RQ219027	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-KAITHAL (PG) CKT-2		D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	03/May/2025	08:00	04/May/2025	18:00	Kindly approve.	PLANNED	Requested	
378	RQ218144	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADR(NT)-GR.NOIDA(UPC) (PG) CKT-1		D	For shutdown nature defect rectification	03/May/2025	08:00	03/May/2025	19:00	Non auto of other circuit required	PLANNED	Requested	
379	RQ218142	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-DEEDWANA(MTS) (RS) CKT-1		D	For OPGW installation works - for creation of Repeater of S2-B2, Line-2	03/May/2025	08:00	03/May/2025	18:00	Shutdown for Joint Box at Crossing location of S2-B2, Line-2	PLANNED	Requested	
380	RQ217933	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1		D	Relay test and shutdown nature defect rectification	02/May/2025	09:00	03/May/2025	18:00		PLANNED	Requested	
381	RQ218046	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-1		D	Relay Testing by jaipur(S) & AMP Work of line Equipments by jaipur (S) & S/D Nature Defect rectification work by Bassi TLM	02/May/2025	09:00	02/May/2025	18:00	Non auto mode of other circuit required	PLANNED	Requested	

382	RQ218108	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOU(DV)-JHATIKARA(PG) (DTL) CKT-2		D	LINE ISOLATOR REPLACEMENT	02/May/2025	09:00	03/May/2025	22:00	LINE ISOLATOR REPLACEMENT	PLANNED	Requested	
383	RQ218180	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-RISHIKESH(UK) (PG) CKT-1		D	relay retrofitment work	02/May/2025	09:00	02/May/2025	18:00		PLANNED	Requested	
384	RQ218151	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(PG)-KABULPUR(HV) (PG)		D	For shutdown nature defect rectification	02/May/2025	08:00	02/May/2025	19:00	Non auto of other circuit required	PLANNED	Requested	
385	RQ218020	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2		D	Attending Shutdown nature defects & installation of Bird Diverter	01/May/2025	16:00	31/May/2025	23:30	Non Auto mode of 2nd Ckt	PLANNED	Requested	
386	RQ218019	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1		D	Attending Shutdown nature defects & installation of Bird Diverter	01/May/2025	16:00	31/May/2025	23:30	Non Auto mode of 2nd Ckt	PLANNED	Requested	
387	RQ218021	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-1		D	Attending Shutdown nature defects & installation of Bird Diverter	01/May/2025	16:00	31/May/2025	23:30	Non Auto mode of 2nd Ckt	PLANNED	Requested	
388	RQ218022	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-2		D	Attending Shutdown nature defects & installation of Bird Diverter	01/May/2025	16:00	31/May/2025	23:30	Non Auto mode of 2nd Ckt	PLANNED	Requested	
389	RQ218114	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH(P G) (DTL) CKT-2		D	EARTHWIRE PAYINGOUT WORK in maharanibagh gantry	01/May/2025	14:00	01/May/2025	18:00	400 KV BAWANA MAHARANIBAGH Ckt1, 400 KV Mandola MAHARANIBAGH Ckt2 WILL be in non-auto.	PLANNED	Requested	
390	RQ218115	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH(P G) (DTL) CKT-1		D	EARTHWIRE PAYINGOUT WORK in maharanibagh gantry	01/May/2025	14:00	01/May/2025	18:00	400 KV BAWANA MAHARANIBAGH Ckt1, 400 KV Mandola MAHARANIBAGH Ckt2 WILL be in non-auto.	PLANNED	Requested	
391	RQ218112	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH(P G) (DTL) CKT-1		D	EARTHWIRE PAYINGOUT WORK in maharanibagh gantry	01/May/2025	10:00	01/May/2025	14:00	400 KV BAWANA MAHARANIBAGH Ckt2, 400 KV Mandola MAHARANIBAGH Ckt1 WILL be in non-auto.	PLANNED	Requested	
392	RQ218113	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH(P G) (DTL) CKT-2		D	EARTHWIRE PAYINGOUT WORK in maharanibagh gantry	01/May/2025	10:00	01/May/2025	14:00	400 KV BAWANA MAHARANIBAGH Ckt2, 400 KV Mandola MAHARANIBAGH Ckt1 WILL be in non-auto.	PLANNED	Requested	
393	RQ218045	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1		D	Relay Testing by jaipur(S) & AMP Work of line Equipments	01/May/2025	09:00	01/May/2025	18:00		PLANNED	Requested	
394	RQ218179	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-MUZAFFARNAGAR(UP) (PTCUL) CKT-1		D	relay retrofitment work	01/May/2025	09:00	01/May/2025	18:00		PLANNED	Requested	
395	RQ217977	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-2		D	Line Reactor commissioning in Agra-2 Line	01/May/2025	09:00	10/May/2025	18:00		PLANNED	Requested	
396	RQ218002	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1		D	Polymer insulator replacement works and attending S/D nature defects	01/May/2025	08:00	20/May/2025	20:00	Non Auto of 400 KV Kankrol-Zerda CKT 2, Most Urgent	PLANNED	Requested	
397	RQ219069	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2		D	SD required for stringing of balance portion of the 2nd ckt of 400KV D/C Dulhasti Kishenpur -II.	01/May/2025	08:00	15/May/2025	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
398	RQ219068	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2		C	SD required for stringing of balance portion of the 2nd ckt of 400KV D/C Dulhasti Kishenpur -II.	01/May/2025	08:00	15/May/2025	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
399	RQ219026	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-KAITHAL (PG) CKT-1		D	For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).	01/May/2025	08:00	02/May/2025	18:00	Kindly approve.	PLANNED	Requested	
400	RQ218155	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH(P G) (DTL) CKT-2		D	For stringing of 400KV M/C Mahranibagh-Narela TL	01/May/2025	08:00	01/May/2025	20:00	28 to 29	PLANNED	Requested	
401	RQ218157	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH(P G) (DTL) CKT-2		D	For Hot line stringing of 400KV M/C Mahranibagh-Narela TL	01/May/2025	08:00	06/May/2025	20:00	Non Auto Mode for Hot line crossing	PLANNED	Requested	
402	RQ218140	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH(P G) (DTL) CKT-2		D	For OPGW replacement works from TN-48 to TN-47	01/May/2025	08:00	02/May/2025	18:00	Non-Auto required for OPGW replacement works	PLANNED	Requested	
403	RQ217941	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1		D	Non Auto mode for PID test of porcelain insulators	01/May/2025	08:00	31/May/2025	18:00		PLANNED	Requested	
404	RQ218135	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BALLABHGARH (PG) CKT-1		D	For OPGW installation works under 'OPGW-01' Package	01/May/2025	08:00	31/May/2025	18:00	Non-Auto required for OPGW rectification works	PLANNED	Requested	

405	RQ218057	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-SIKAR_2(PSTL) (PSTL) CKT-1		D	Defect rectification work	01/May/2025	08:00	03/May/2025	18:00	NON AUTO OF OTHER CHARGE CKT REQUIRED DURING SHUTDOWN	PLANNED	Requested	
406	RQ218003	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-2		D	Polymer insulator replacement works and attending S/D nature defects and Destrining and stringing of Y-Phase conductor in between location no 491-492	01/May/2025	08:00	20/May/2025	20:00	Non Auto of 400 KV Kankrol-Zerda CKT 1, Most Urgent	PLANNED	Requested	
407	RQ218028	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-1		D	Reactor bushing & LA, Isolator Erection work	01/May/2025	08:00	03/May/2025	18:00		PLANNED	Requested	
408	RQ218138	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-2		D	For OPGW installation works under 'OPGW-01' Package	01/May/2025	08:00	31/May/2025	18:00	Non-Auto required for OPGW installation works	PLANNED	Requested	
409	RQ218141	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-DEEDWANA(MTS) (RS) CKT-1		D	For OPGW installation works - for creation of Repeater of S2-B2, Line-2	01/May/2025	08:00	02/May/2025	18:00	Non-Auto required for OPGW installation works	PLANNED	Requested	
410	RQ218139	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH(P G) (DTL) CKT-1		D	For OPGW replacement works from TN-48 to TN-47	01/May/2025	08:00	02/May/2025	18:00	Non-Auto required for OPGW replacement works	PLANNED	Requested	
411	RQ218154	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH(P G) (DTL) CKT-1		D	For stringing of 400KV M/C Mahranibagh-Narela TL	01/May/2025	08:00	01/May/2025	20:00	28 to 29	PLANNED	Requested	
412	RQ218156	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH(P G) (DTL) CKT-1		D	For Hot line stringing of 400KV M/C Mahranibagh-Narela TL	01/May/2025	08:00	06/May/2025	20:00	Non Auto Mode for Hot line crossing	PLANNED	Requested	
413	RQ218035	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1		D	Polymer insulator replacement work	01/May/2025	08:00	10/May/2025	18:00	Non auto mode for 400 KV RAPPC- Chittorgarh, MOST URGENT	PLANNED	Requested	
414	RQ218150	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGTB(DTL)-BHIWANI(PG) (PG)		D	For shutdown nature defect rectification(NCR Line)	01/May/2025	08:00	01/May/2025	19:00	Non auto of other circuit required	PLANNED	Requested	
415	RQ217942	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2		D	Non Auto mode for PID test of porcelain insulators	01/May/2025	08:00	31/May/2025	18:00		PLANNED	Requested	
416	RQ218137	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-1		D	For OPGW installation works under 'OPGW-01' Package	01/May/2025	08:00	31/May/2025	18:00	Non-Auto required for OPGW installation works	PLANNED	Requested	
417	RQ219020	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH(PG)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1		D	AR Non-auto mode required for OPGW installation works under ULDC scheme.	01/May/2025	07:00	07/May/2025	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
418	RQ219014	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH-WAGOORA (PG) CKT-1		D	AR Non-auto mode required for OPGW installation works under ULDC scheme.	01/May/2025	07:00	31/May/2025	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
419	RQ219012	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1		D	AR Non-auto mode required for OPGW installation works under ULDC scheme.	01/May/2025	07:00	31/May/2025	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
420	RQ219013	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-2		D	AR Non-auto mode required for OPGW installation works under ULDC scheme.	01/May/2025	07:00	31/May/2025	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
421	RQ219015	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH-WAGOORA (PG) CKT-2		D	AR Non-auto mode required for OPGW installation works under ULDC scheme.	01/May/2025	07:00	31/May/2025	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
422	RQ218078	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(PG)-BHIWANI(BB) (PG)		C	FOR RETROFITMENT OF ISOLATORS AT HISAR SS IN ADD CAP 19-24 BLOCK AT BBMB BHIWANI	01/May/2025	07:00	15/May/2025	18:00	FOR ANTI THEFT CHARGING PROCEDURE JUMPER REMOVAL AT BBMB DEAD END TOWER REQUIRED, FOR THAT NON AUTO OF 400KV MOGA-BHIWANI(BYPASSED AT HISAR) SHALL BE REQUIRED MULTIPLE TIMES	PLANNED	Requested	
423	RQ219016	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_2(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1		D	AR Non-auto mode required for OPGW installation works under ULDC scheme.	01/May/2025	07:00	07/May/2025	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
424	RQ218709	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_2-LUCKNOW_1 (PG) CKT-2	POWERGRID	D	400KV BUSBAR-1 RELAY RETROFITMENT WORK, LBB RETROFITMENT TESTING (422 BAY), BUSBAR PROTECTION FUNCTIONAL TESTING AT 400KV LUCKNOW SS.	30/May/2025	10:00	30/May/2025	18:00		PLANNED	Requested	
425	RQ218708	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_2-LUCKNOW_1 (PG) CKT-1	POWERGRID	D	400KV BUSBAR-1 RELAY RETROFITMENT WORK, LBB RETROFITMENT TESTING (419 BAY), BUSBAR PROTECTION FUNCTIONAL TESTING AT 400KV LUCKNOW SS.	29/May/2025	10:00	29/May/2025	18:00		PLANNED	Requested	

426	RQ218711	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1-SHAHJAHANPUR (PG) CKT-2	POWERGRID	D	400KV BUSBAR-1 RELAY RETROFITMENT WORK, LBB RETROFITMENT TESTING (416 BAY), BUSBAR PROTECTION FUNCTIONAL TESTING AT 400KV LUCKNOW SS.	28/May/2025	10:00	28/May/2025	18:00		PLANNED	Requested	
427	RQ217881	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-1	POWERGRID	D	Line AMP Works at Allahabad SS.	27/May/2025	08:00	27/May/2025	18:00		PLANNED	Requested	
428	RQ219142	OCC_230	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AURAIYA(NT)-AGRA(PG) (PG) CKT-2	POWERGRID	C	Bus Bar Relay testing & commissioning	27/May/2025	08:00	30/May/2025	18:00	With 408 Tie bay	PLANNED	Requested	
429	RQ218710	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1-SHAHJAHANPUR (PG) CKT-1	POWERGRID	D	400KV BUSBAR-1 RELAY RETROFITMENT WORK, LBB RETROFITMENT TESTING (413 BAY), BUSBAR PROTECTION FUNCTIONAL TESTING AT 400KV LUCKNOW SS.	26/May/2025	10:00	26/May/2025	18:00		PLANNED	Requested	
430	RQ217880	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-3	POWERGRID	D	Line AMP works at Prayagraj SS.	26/May/2025	09:00	26/May/2025	18:00		PLANNED	Requested	
431	RQ218634	OCC_230	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-BASTI(UP) (PG) CKT-1	POWERGRID	D	Planned outage for PLC of 400 kv D/C (Quad moose) Tanda-Gonda T/L of SEUPPTCL	26/May/2025	08:00	27/May/2025	18:00		PLANNED	Requested	
432	RQ218637	OCC_230	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-1	POWERGRID	D	Planned outage for PLC of 400 kv D/C (Quad moose) Tanda-Gonda T/L of SEUPPTCL	26/May/2025	08:00	27/May/2025	18:00		PLANNED	Requested	
433	RQ219140	OCC_230	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AURAIYA(NT)-AGRA(PG) (PG) CKT-1	POWERGRID	C	Bus Bar Relay testing & commissioning	22/May/2025	08:00	26/May/2025	18:00	With 405 Tie Bay	PLANNED	Requested	
434	RQ218281	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-2	POWERGRID	D	To attend the SD nature defects in the Line	21/May/2025	08:00	22/May/2025	18:00		PLANNED	Requested	
435	RQ218277	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-1	POWERGRID	D	To attend the SD nature defects in the Line	19/May/2025	08:00	20/May/2025	18:00		PLANNED	Requested	
436	RQ218677	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1-SOHAWAL (PG) CKT-2	POWERGRID	D	FOR AMP of Line Side Equipment's	18/May/2025	09:00	18/May/2025	18:00		PLANNED	Requested	
437	RQ218609	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	POWERGRID	D	Replacement of Aircell	17/May/2025	09:00	17/May/2025	22:00		PLANNED	Requested	
438	RQ219005	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1	POWERGRID	D	AMP work	17/May/2025	08:00	18/May/2025	18:00		PLANNED	Requested	
439	RQ218603	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-2	POWERGRID	D	DTPC installation and testing under process Bus scheme	15/May/2025	09:00	15/May/2025	14:00		PLANNED	Requested	
440	RQ218283	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW(UP)-BAREILLY(PG) (PG) CKT-1	POWERGRID	D	To attend the SD nature defects in the Line	15/May/2025	08:00	15/May/2025	18:00		PLANNED	Requested	
441	RQ218282	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-JAULIJI (PG) CKT-2	POWERGRID	D	To attend the SD nature defects in the Line	14/May/2025	08:00	14/May/2025	18:00		PLANNED	Requested	
442	RQ218619	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-KANPUR (PG) CKT-1	POWERGRID	D	AMP of the Line equipments	12/May/2025	09:00	12/May/2025	18:00		PLANNED	Requested	
443	RQ218602	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-AGRA (PG) CKT-1	POWERGRID	D	DTPC installation and testing under process Bus scheme	12/May/2025	09:00	12/May/2025	14:00		PLANNED	Requested	
444	RQ218601	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHAGARH (PG) CKT-3	POWERGRID	D	DTPC installation and testing under process Bus scheme	10/May/2025	09:00	10/May/2025	14:00		PLANNED	Requested	
445	RQ218600	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHAGARH (PG) CKT-2	POWERGRID	D	DTPC installation and testing under process Bus scheme	09/May/2025	09:00	09/May/2025	14:00		PLANNED	Requested	
446	RQ218598	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHAGARH (PG) CKT-1	POWERGRID	D	DTPC installation and testing under process Bus scheme	08/May/2025	09:00	08/May/2025	14:00		PLANNED	Requested	
447	RQ218616	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-KANPUR (PG) CKT-2	POWERGRID	D	AMP of the Line equipments	08/May/2025	09:00	08/May/2025	18:00		PLANNED	Requested	
448	RQ217872	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-1	POWERGRID	D	C& TANDELTA, IR CC-CL OF REACTOR, EARTH PIT RESISTANCE, TIGHTNESS, IR OF SURGE ARRESTER, CHECKING OF MECHANICAL PROTECTION AND GENERAL PREVENTIVE MAINTENANCE ETC. OF LINE REACTOR & LR BAY	08/May/2025	09:00	08/May/2025	18:00		PLANNED	Requested	
449	RQ217922	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BASSI (PG) CKT-1	POWERGRID	D	REPLACEMENT OF INSULATOR AND REMOVAL OF PLATE TYPE BIRD GUARD	08/May/2025	09:00	08/May/2025	18:00		PLANNED	Requested	
450	RQ218672	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-1	POWERGRID	D	FOR ATTENDING SHUTDOWN NATURE DEFECTS	07/May/2025	09:00	07/May/2025	18:00		PLANNED	Requested	

451	RQ219138	OCC_230	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-RIHAND(NT) (PG) CKT-1	POWERGRID	C	1089 isolator replacement	07/May/2025	08:00	13/May/2025	18:00	line shutdown required on continuous basis	PLANNED	Requested	
452	RQ218684	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH(UP)-VARANASI(PG) (PG) CKT-2	POWERGRID	D	Shutdown nature rectification work.	07/May/2025	07:00	07/May/2025	18:00		PLANNED	Requested	
453	RQ217879	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD(PG)-MEJA TPS(MUN) (PG) CKT-2	POWERGRID	D	AMP Works at Prayagraj SS>	06/May/2025	08:00	06/May/2025	18:00		PLANNED	Requested	
454	RQ218683	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH(UP)-VARANASI(PG) (PG) CKT-1	POWERGRID	D	Shutdown nature rectification work.	06/May/2025	07:00	06/May/2025	18:00		PLANNED	Requested	
455	RQ218636	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1	POWERGRID	D	For rectification of shutdown nature defects	05/May/2025	09:00	07/May/2025	18:00		PLANNED	Requested	
456	RQ217878	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-2	POWERGRID	D	Tie CB LBB retrofitting works	05/May/2025	08:00	05/May/2025	18:00		PLANNED	Requested	
457	RQ217877	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-1	POWERGRID	D	Tie CB LBB retrofitting works	05/May/2025	08:00	05/May/2025	18:00		PLANNED	Requested	
458	RQ218622	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-1	POWERGRID	D	Testing of DTPC scheme (under Process Bus) at Kanpur, Fatehpur & Panki(UP) & AMP of Tie Bay-402 at Kanpur	05/May/2025	08:00	05/May/2025	18:00		PLANNED	Requested	
459	RQ218671	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-SOHAWAL (PG) CKT-2	POWERGRID	D	FOR ATTENDING SHUTDOWN NATURE DEFECTS	03/May/2025	09:00	03/May/2025	18:00		PLANNED	Requested	
460	RQ218597	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-2	POWERGRID	D	DTPC installation and testing under process Bus scheme	03/May/2025	09:00	03/May/2025	14:00		PLANNED	Requested	
461	RQ217876	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-1	POWERGRID	D	Tie CB LBB Retrofitting works at Allahabad SS.	03/May/2025	08:00	03/May/2025	18:00		PLANNED	Requested	
462	RQ217875	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-2	POWERGRID	D	Tie CB LBB Retrofitting works at Allahabad SS.	03/May/2025	08:00	03/May/2025	18:00		PLANNED	Requested	
463	RQ217874	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-2	POWERGRID	D	Tie CB LBB Retrofitting works at Allahabad SS.	02/May/2025	09:00	02/May/2025	18:00		PLANNED	Requested	
464	RQ218596	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-1	POWERGRID	D	DTPC installation and testing under process Bus scheme	02/May/2025	09:00	02/May/2025	14:00		PLANNED	Requested	
465	RQ218670	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-SOHAWAL (PG) CKT-1	POWERGRID	D	FOR ATTENDING SHUTDOWN NATURE DEFECTS & FOR RECTIFICATION & REPLACEMENT OF DROPPERS	02/May/2025	09:00	02/May/2025	18:00		PLANNED	Requested	
466	RQ218286	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAU(UP)-BALIA(PG) (PG) CKT-1	POWERGRID	D	Relay Testing Work	02/May/2025	08:00	02/May/2025	18:00		PLANNED	Requested	
467	RQ217873	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-1	POWERGRID	D	Tie CB LBB Retrofitting works at Allahabad SS.	01/May/2025	09:00	01/May/2025	18:00		PLANNED	Requested	
468	RQ218880	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR (PG)	POWERGRID	C	For construction of new line reactor under SS 103 package. at Allahabad	01/May/2025	09:00	15/May/2025	18:00		PLANNED	Requested	
469	RQ218589	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-VARANASI (PG) CKT-1	POWERGRID	D	Non-auto mode of Line for PID testing	01/May/2025	09:00	01/May/2025	18:00		PLANNED	Requested	
470	RQ219072	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	POWERGRID	D	AR in Non auto mode required for stringing of balance portion of the 2nd ckt of 400KV D/C Dulhasti Kishenpur -II.	01/May/2025	08:00	15/May/2025	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
471	RQ218284	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-SOHAWAL (PG) CKT-2	POWERGRID	D	Relay Testing Work	01/May/2025	08:00	01/May/2025	18:00		PLANNED	Requested	
472	RQ218533	OCC_230	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2	POSTCL	D	For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	29/May/2025	08:00	29/May/2025	18:00		PLANNED	Requested	
473	RQ218534	OCC_230	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1	POSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	29/May/2025	08:00	29/May/2025	18:00		PLANNED	Requested	
474	RQ218528	OCC_230	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2	POSTCL	D	General maintenance, Jumper Tightening,Disc cleaning and tree trimming.	27/May/2025	08:00	27/May/2025	18:00		PLANNED	Requested	
475	RQ218522	OCC_230	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2	POSTCL	D	For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	26/May/2025	08:00	26/May/2025	18:00		PLANNED	Requested	
476	RQ218524	OCC_230	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MOGA(PG) (PS) CKT-1	POSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	26/May/2025	08:00	26/May/2025	18:00		PLANNED	Requested	
477	RQ218518	OCC_230	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1	POSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	22/May/2025	08:00	22/May/2025	18:00		PLANNED	Requested	

478	RQ218514	OCC_230	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTARSAR-MAKHU (PS) CKT-1	PSTCL	D	For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	21/May/2025	08:00	21/May/2025	18:00		PLANNED	Requested	
479	RQ218513	OCC_230	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTARSAR-MAKHU (PS) CKT-2	PSTCL	D	General maintenance, Jumper Tightening, Disc cleaning and tree trimming.	20/May/2025	08:00	20/May/2025	18:00		PLANNED	Requested	
480	RQ218507	OCC_230	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MOGA(PG) (PS) CKT-1	PSTCL	D	Checking of Jumper, suspension clamp and Damper. Tree cutting and disc cleaning	19/May/2025	08:00	19/May/2025	18:00		PLANNED	Requested	
481	RQ218506	OCC_230	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTARSAR-MAKHU (PS) CKT-1	PSTCL	D	For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	19/May/2025	08:00	19/May/2025	18:00		PLANNED	Requested	
482	RQ218500	OCC_230	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2	PSTCL	D	Checking of Jumper, suspension clamp and Damper. Tree cutting and disc cleaning	16/May/2025	08:00	16/May/2025	18:00		PLANNED	Requested	
483	RQ218478	OCC_230	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTARSAR(PS) (PS) CKT-2	PSTCL	D	For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	15/May/2025	08:00	15/May/2025	18:00		PLANNED	Requested	
484	RQ218475	OCC_230	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTARSAR-MAKHU (PS) CKT-1	PSTCL	D	General maintenance, Jumper Tightening, Disc cleaning and tree trimming.	13/May/2025	08:00	13/May/2025	18:00		PLANNED	Requested	
485	RQ218471	OCC_230	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Checking of Jumper, suspension clamp and Damper. Tree cutting and disc cleaning	12/May/2025	08:00	12/May/2025	18:00		PLANNED	Requested	
486	RQ218470	OCC_230	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-2	PSTCL	D	Checking of Jumper, suspension clamp and Damper. Tree cutting and disc cleaning	08/May/2025	08:00	08/May/2025	18:00		PLANNED	Requested	
487	RQ218460	OCC_230	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTARSAR-MAKHU (PS) CKT-1	PSTCL	D	General maintenance, Jumper Tightening, Disc cleaning and tree trimming.	06/May/2025	08:00	06/May/2025	18:00		PLANNED	Requested	
488	RQ218456	OCC_230	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-1	PSTCL	D	Checking of Jumper, suspension clamp and Damper. Tree cutting and disc cleaning	05/May/2025	08:00	05/May/2025	18:00		PLANNED	Requested	
489	RQ218819	OCC_230	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-CHHABRA SCTPS (RS) CKT-1	RRVPNL	D	Quarterly & Half Yearly Maintenance work	29/May/2025	08:00	29/May/2025	18:00		PLANNED	Requested	
490	RQ218852	OCC_230	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-JODHPUR (RS) CKT-1	RRVPNL	D	Quarterly Preventive Maintenance alongwith line reactor at 400kV GSS Jodhpur	28/May/2025	08:00	28/May/2025	18:00		PLANNED	Requested	
491	RQ218868	OCC_230	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-1	RRVPNL	D	Quarterly maintenance of bay equipments .	27/May/2025	08:00	27/May/2025	18:00		PLANNED	Requested	
492	RQ218820	OCC_230	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-CHHABRA SCTPS (RS) CKT-2	RRVPNL	D	V at 765kV GSS Anta and T&C Jhalawar has requested for For Attending broken OPGW at section A3- Gentry & and other R&M works e.g.tightening of spacers.	26/May/2025	08:00	28/May/2025	18:00		PLANNED	Requested	
493	RQ218857	OCC_230	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	D	Annual maintenance and testing of Line equipments (CVT, CT and Line isolators)	22/May/2025	08:00	22/May/2025	18:00		PLANNED	Requested	
494	RQ218858	OCC_230	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-2	RRVPNL	D	Shutdown is required on 21.04.2025 & 22.04.2025 alongwith 400kV Bus-2 at 400kV GSS Jodhpur for Erection, testing and commissioning of 400 KV circuit breaker (952B) on 400 KV Kankani-Iind bay	21/May/2025	08:00	22/May/2025	18:00		PLANNED	Requested	
495	RQ218823	OCC_230	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	D	Replacement of Suspension B&S Disc Insulators with Silicon Rubber Housed Composite Insulators and other R&M works e.g.tightening of spacers.	21/May/2025	08:00	23/May/2025	18:00		PLANNED	Requested	
496	RQ218869	OCC_230	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-2	RRVPNL	D	Quarterly maintenance of bay equipments .	20/May/2025	08:00	20/May/2025	18:00		PLANNED	Requested	
497	RQ218824	OCC_230	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2	RRVPNL	D	For Attending broken OPGW at section 107-118 & Replacement of Suspension B&S Disc Insulators with Silicon Rubber Housed Composite Insulators and other R&M works e.g.tightening of spacers.	19/May/2025	08:00	20/May/2025	18:00		PLANNED	Requested	
498	RQ218875	OCC_230	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-2	RRVPNL	D	Attending/repairing work of Conductor strands cut due to loosen spacers and Jumper N/B tightening	19/May/2025	08:00	21/May/2025	18:00		PLANNED	Requested	
499	RQ218861	OCC_230	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKANI-GSS PACHPADRA (RS) CKT-1	RRVPNL	D	Attending/repairing work of Conductor strands cut due to loosen spacers and Jumper N/B tightening	19/May/2025	08:00	21/May/2025	18:00		PLANNED	Requested	

500	RQ218821	OCC_230	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KOTA(PG) (RS) CKT-1	RRVPNL	D	Quarterly & Half Yearly Maintenance work(Shutdown required in day hours from 09:00 Hrs. to 18:00 Hrs. for proper alignment setting of bay Isolators.)	16/May/2025	08:00	16/May/2025	18:00		PLANNED	Requested	
501	RQ218822	OCC_230	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-CHHABRA (RS) CKT-1	RRVPNL	D	Quarterly & Half Yearly Maintenance work(Shutdown required in day hours from 09:00 Hrs. to 18:00 Hrs. for proper alignment setting of bay Isolators.)	15/May/2025	08:00	15/May/2025	18:00		PLANNED	Requested	
502	RQ218845	OCC_230	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-RAMGARH (RS) CKT-1	RRVPNL	D	For attend and tightning of jumper , spacer nut bolt & maintenance of line .	14/May/2025	16:00	16/May/2025	23:00		PLANNED	Requested	
503	RQ218846	OCC_230	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-RAMGARH (RS) CKT-2	RRVPNL	D	For attend and tightning of jumper , spacer nut bolt & maintenance of line .	14/May/2025	16:00	16/May/2025	23:00		PLANNED	Requested	
504	RQ218831	OCC_230	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2	RRVPNL	D	Quarterly & Half Yearly Maintenance work	13/May/2025	08:00	13/May/2025	18:00		PLANNED	Requested	
505	RQ218870	OCC_230	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-RATANGARH (RS) CKT-1	RRVPNL	D	Quarterly maintenance at both end and attending autorecloser issue by MPTS wing at Ratangarh end	13/May/2025	08:00	13/May/2025	18:00		PLANNED	Requested	
506	RQ218874	OCC_230	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-1	RRVPNL	D	Attending/repairing work of Conductor strands cut due to loosen spacers and Jumper N/B tightening	12/May/2025	08:00	14/May/2025	18:00		PLANNED	Requested	
507	RQ218865	OCC_230	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-KANKANI (RS) CKT-1	RRVPNL	D	Attending/repairing work of Conductor strands cut due to loosen spacers and Jumper N/B tightening	12/May/2025	08:00	14/May/2025	18:00		PLANNED	Requested	
508	RQ218854	OCC_230	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-SIKAR(PG) (RS) CKT-2	RRVPNL	D	Routine Bay Maintenance Work	09/May/2025	16:00	09/May/2025	22:00		PLANNED	Requested	
509	RQ218830	OCC_230	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	D	Quarterly & Half Yearly Maintenance work	09/May/2025	08:00	09/May/2025	18:00		PLANNED	Requested	
510	RQ218832	OCC_230	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-KALISINDH (RS) CKT-1	RRVPNL	D	Quarterly & Half Yearly Maintenance work	08/May/2025	08:00	08/May/2025	18:00		PLANNED	Requested	
511	RQ218873	OCC_230	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-RAMGARH (RS) CKT-2	RRVPNL	D	Quarterly maintenance	07/May/2025	16:00	07/May/2025	23:00		PLANNED	Requested	
512	RQ218851	OCC_230	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER-BHILWARA (RS) CKT-2	RRVPNL	D	Testing of Main-I & Main-II Distance Relays by MPTS wing & Routine maintenance of associated equipments of 400 kv Bhilwara -Ajmer Ckt-2 Line & Bay	06/May/2025	08:00	06/May/2025	18:00		PLANNED	Requested	
513	RQ218842	OCC_230	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-2	RRVPNL	D	One day maintenance at Bikaner end and For rectification of line as per committee (RVPN, NRPC, PGCL) mom held on dated 21.03.2024.	05/May/2025	16:00	13/May/2025	23:00		PLANNED	Requested	
514	RQ218855	OCC_230	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-1	RRVPNL	D	One day maintenance at Bikaner end and For rectification of line as per committee (RVPN, NRPC, PGCL) mom held on dated 21.03.2024. For rectification of line as per committee (RVPN, NRPC, PGCL) mom held on dated 21.03.2024.	05/May/2025	16:00	13/May/2025	23:00		PLANNED	Requested	
515	RQ218872	OCC_230	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-RAMGARH (RS) CKT-1	RRVPNL	D	Quarterly maintenance	05/May/2025	16:00	05/May/2025	23:00		PLANNED	Requested	
516	RQ218866	OCC_230	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-KANKANI (RS) CKT-1	RRVPNL	D	Attending/repairing work of Conductor strands cut due to loosen spacers and Jumper N/B tighteningAttending/repairing work of Conductor strands cut due to loosen spacers and Jumper N/B tightening	05/May/2025	08:00	09/May/2025	18:00		PLANNED	Requested	
517	RQ218864	OCC_230	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKANI-JAISALMER (RS) CKT-2	RRVPNL	D	Attending/repairing work of Conductor strands cut due to loosen spacers and Jumper N/B tightening	05/May/2025	08:00	09/May/2025	18:00		PLANNED	Requested	
518	RQ218856	OCC_230	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-MERTA (RS) CKT-1	RRVPNL	D	QUARTERLY MAINT.WORK at both end alongwith 50 MVAR Reactor III Circuit at 400 KV GSS Merta.	05/May/2025	08:00	05/May/2025	18:00		PLANNED	Requested	
519	RQ218833	OCC_230	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-KALISINDH (RS) CKT-2	RRVPNL	D	Quarterly & Half Yearly Maintenance work	02/May/2025	08:00	02/May/2025	18:00		PLANNED	Requested	
520	RQ218826	OCC_230	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-KALISINDH (RS) CKT-2	RRVPNL	C	Raising / Shifting of 400KV D/C Quad Moose Kalisindh-Anta line (MLIN/21.41) (Deposit work of NHAJ- Supervision by RVPN)	01/May/2025	08:00	16/May/2025	18:00		PLANNED	Requested	
521	RQ218825	OCC_230	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-KALISINDH (RS) CKT-1	RRVPNL	C	Raising / Shifting of 400KV D/C Quad Moose Kalisindh-Anta line (MLIN/21.41) (Deposit work of NHAJ- Supervision by RVPN)	01/May/2025	08:00	16/May/2025	18:00		PLANNED	Requested	
522	RQ217806	OCC_230	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI-ALIGARH (UP) CKT-1	UPPTCL	C	* SHUTDOWN OF 400KV PANKI-ALIGARH LINE FOR BAY MAINTENANCE	28/May/2025	10:00	28/May/2025	17:00		PLANNED	Requested	

523	RQ218651	OCC_230	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI- PANKI TPS (UP) CKT-2	UPPTCL	C	* SHUTDOWN OF 400KV PANKI -PTPS-II LINE FOR BAY MAINTENANCE	26/May/2025	10:00	27/May/2025	17:00		PLANNED	Requested	
524	RQ217805	OCC_230	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI- PANKI TPS (UP) CKT-1	UPPTCL	C	* SHUTDOWN OF 400KV PANKI -PTPS-I LINE FOR PROTECTION TESTING AND BAY MAINTENANCE AND RECTIFYING CIRCUIT PROBLEM OF EVENT L	21/May/2025	10:00	23/May/2025	17:00		PLANNED	Requested	
525	RQ217790	OCC_230	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MURADNAGAR_2- MATHURA (UP) CKT-1	UPPTCL	D	400KV Manth(Mathura) - Muradnagar II	21/May/2025	10:00	23/May/2025	20:00		PLANNED	Requested	
526	RQ217826	OCC_230	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV REWA ROAD MASOLI (UP) CKT-1	UPPTCL	D	Routine testing	20/May/2025	11:00	21/May/2025	17:00	No Supply will be Disturb during shutdown.All load feeded from 400 kv masauli-meja ntpc line	PLANNED	Requested	
527	RQ217801	OCC_230	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD- MATHURA (UP) CKT-2	UPPTCL	D	* For Jumper Tightening Defective Polymer replacement Work	19/May/2025	10:00	21/May/2025	18:00		PLANNED	Requested	
528	RQ217808	OCC_230	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV REWA ROAD PANKI (UP) CKT-1	UPPTCL	C	* SHUTDOWN OF 400KV PANKI-REWA ROAD LINE FOR ERRECTION OF 63 MVAR LINE REACTOR BUSHING AND REJUMPERING (LINE SHUTDOWN REQU	17/May/2025	10:00	31/May/2025	17:00		PLANNED	Requested	
529	RQ217819	OCC_230	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)- MUZAFFARNAGAR (UP) CKT-1	UPPTCL	C	3RD Party PLCC system inspection, testing & tuning	15/May/2025	09:00	16/May/2025	13:00		PLANNED	Requested	
530	RQ217817	OCC_230	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-SULTANPUR(UP) (UP) CKT-1	UPPTCL	C	* Preventive Maintenance of Bay at 400KV S/S Sultanpur	14/May/2025	10:00	14/May/2025	16:00		PLANNED	Requested	
531	RQ218647	OCC_230	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-AGRA FATEHBAD (UP) CKT-1	UPPTCL	D	* For Jumper Tightening Defective Polymer replacement Work	14/May/2025	10:00	16/May/2025	18:00		PLANNED	Requested	
532	RQ217820	OCC_230	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)- VISHNUPRAYAG(JP) (UP) CKT-1	UPPTCL	C	3RD Party PLCC system inspection, testing & tuning	13/May/2025	13:00	14/May/2025	18:00		PLANNED	Requested	
533	RQ218641	OCC_230	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARA(UP)- MEJA TPS(MUN) (UP) CKT-2	UPPTCL	D	Cleaning of porcelain Structure	10/May/2025	07:00	10/May/2025	17:00		PLANNED	Requested	
534	RQ217825	OCC_230	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV REWA ROAD MASOLI (UP) CKT-1	UPPTCL	D	Load Shall be shift on 400 kv Rewa road- Meja line	09/May/2025	08:00	11/May/2025	18:00		PLANNED	Requested	
535	RQ217816	OCC_230	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_ B-SULTANPUR (UP) CKT-1	UPPTCL	C	* Preventive Maintenance of Bay at 400KV S/S Sultanpur	08/May/2025	10:00	08/May/2025	16:00		PLANNED	Requested	
536	RQ218624	OCC_230	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_ B(UPUN)-SARNATH(UP) (UP) CKT-2	UPPTCL	D	For General Maintenance and complete bay tightening work	08/May/2025	09:00	08/May/2025	17:30		PLANNED	Requested	
537	RQ217799	OCC_230	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ATAUR- MURADNAGAR_1 (UP) CKT-1	UPPTCL	D	* planned shut down is being applied for jumper tightning, bird nest removing lopping chopping of trees branches and other	08/May/2025	09:00	08/May/2025	12:00		PLANNED	Requested	
538	RQ217791	OCC_230	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-AZAMGARH(UP) (UP) CKT-1	UPPTCL	C	* for Suspension Tower Polymer cleaning/replacement ,Jumper Tightening and Other works	06/May/2025	10:00	06/May/2025	17:00		PLANNED	Requested	
539	RQ217824	OCC_230	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BANDA- REWA ROAD (UP) CKT-2	UPPTCL	D	Load Shall be shift on 400 kv Rewa road- Banda ckt 1	06/May/2025	08:00	08/May/2025	18:00		PLANNED	Requested	
540	RQ218640	OCC_230	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARA(UP)- MEJA TPS(MUN) (UP) CKT-1	UPPTCL	D	Cleaning of porcelain Structure	06/May/2025	07:00	06/May/2025	17:00		PLANNED	Requested	
541	RQ217800	OCC_230	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUZAFFARNAGAR-ATAUR (UP) CKT-1	UPPTCL	D	* plan shut down is being applied for jumper tightning, lopping chopping of trees branches,bird nest removing and other	05/May/2025	09:00	06/May/2025	17:00		PLANNED	Requested	
542	RQ219126	OCC_230	sldcup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HARDUAGANI - SIKANDRABAD (UP) CKT-1	UPPTCL	D	Insulator Cleaning in Bird zones	03/May/2025	08:00	04/May/2025	18:00		PLANNED	Requested	
543	RQ217823	OCC_230	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BANDA- REWA ROAD (UP) CKT-1	UPPTCL	D	Load Shall be shift on 400 kv Rewa road- Banda ckt 2	03/May/2025	08:00	05/May/2025	18:00		PLANNED	Requested	
544	RQ217814	OCC_230	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY- UNNAO (UP) CKT-2	UPPTCL	C	* For Preventive Maintenance works. No supply affected, maintained through 400KV Bareilly-Unnao Ckt-I	02/May/2025	08:00	02/May/2025	17:00		PLANNED	Requested	
545	RQ217807	OCC_230	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV REWA ROAD PANKI (UP) CKT-1	UPPTCL	C	* SHUTDOWN OF 400KV PANKI-REWA ROAD LINE FOR REPLACEMENT OF 50 MVAR LINE REACTOR TO 63 MVAR LINE REACTOR FOR OPENINIG OF JUM	01/May/2025	10:00	04/May/2025	17:00		PLANNED	Requested	
546	RQ219125	OCC_230	sldcup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH- SIKANDRABAD (UP) CKT-1	UPPTCL	D	Insulator Cleaning in Bird zones	01/May/2025	08:00	02/May/2025	18:00		PLANNED	Requested	
547	RQ217813	OCC_230	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY- UNNAO (UP) CKT-1	UPPTCL	C	* For Preventive Maintenance works. No supply affected, maintained through 400KV Bareilly-Unnao Ckt-II	01/May/2025	08:00	01/May/2025	17:00		PLANNED	Requested	

548	RQ218816	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-LUCKNOW_1(PG) [PL] CKT-1	POWERLINK	D	AMP of line bay equipments of 400KV Gorakhpur Lucknow 1 Line at Gorakhpur	27/May/2025	09:00	27/May/2025	18:00		PLANNED	Requested	
549	RQ218806	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-LUCKNOW(UP) (PG) CKT-1	POWERGRID,UPPTCL	D	400KV BUSBAR-1 RELAY RETROFITMENT WORK, LBB RETROFITMENT TESTING (410 BAY), BUSBAR PROTECTION FUNCTIONAL TESTING AT 400KV LUCKNOW SS.	24/May/2025	10:00	24/May/2025	18:00		PLANNED	Requested	
550	RQ218635	OCC_230	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-BASTI(UP) (PG) CKT-2	POWERGRID,UPPTCL	D	Planned outage for PLC of 400 kv D/C (Quad moose) Tanda-Gonda T/L of SEUPPTCL	21/May/2025	08:00	22/May/2025	18:00		PLANNED	Requested	
551	RQ218638	OCC_230	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-2	POWERGRID,UPPTCL	D	Planned outage for PLC of 400 kv D/C (Quad moose) Tanda-Gonda T/L of SEUPPTCL	21/May/2025	08:00	22/May/2025	18:00		PLANNED	Requested	
552	RQ217795	OCC_230	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-JEHTA_HARDOI ROAD (UP) (PG) CKT-2	POWERGRID,UPPTCL	C	* Shutdown of 400 kv Jehta-PGCIL Line 2 for BCU rectification work	08/May/2025	10:00	09/May/2025	17:00		PLANNED	Requested	
553	RQ218313	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-BASTI(UP) (PG) CKT-2	POWERGRID,UPPTCL	D	AMP of line bay equipments of 400KV Gorakhpur Basti line 2 at Gorakhpur	08/May/2025	09:00	08/May/2025	18:00		PLANNED	Requested	
554	RQ218674	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-2	POWERGRID,UPPTCL	D	FOR ATTENDING SHUTDOWN NATURE DEFECTS	08/May/2025	09:00	08/May/2025	18:00		PLANNED	Requested	
555	RQ217794	OCC_230	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO(UP)-JEHTA_HARDOI ROAD (UP) (PG) CKT-1	POWERGRID,UPPTCL	D	* Shutdown 400 kv Jehta-Unnao-1 for BCU rectification work	07/May/2025	10:00	07/May/2025	17:00		PLANNED	Requested	
556	RQ218662	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOHANLALGANJ (PGYTL)-LUCKNOW(UP) (PGYTL) CKT-1	UPPTCL,PGYTL	D	400KV BUSBAR-1 RELAY RETROFITMENT WORK, LBB RETROFITMENT TESTING (407 BAY), BUSBAR PROTECTION FUNCTIONAL TESTING AT 400KV LUCKNOW SS.	23/May/2025	10:00	23/May/2025	18:00		PLANNED	Requested	
557	RQ217815	OCC_230	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SULTANPUR(UP)-MOHANLALGANJ (PGYTL) (PGYTL) CKT-1	UPPTCL,PGYTL	C	* Preventive Maintenance of Bay at 400KV S/S Sultanpur	15/May/2025	10:00	15/May/2025	16:00		PLANNED	Requested	
558	RQ217812	OCC_230	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOHANLALGANJ (PGYTL)-LUCKNOW(UP) (PGYTL) CKT-1	UPPTCL,PGYTL	C	* Planned shutdown required for annual protection testing of 400KV Mohanlalganj Line Bay(Bay No.92) at 400KV S/S Sarojinag	09/May/2025	09:00	09/May/2025	18:00		PLANNED	Requested	
559	RQ217886	OCC_230	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	To attend the drone survey observations and repairing of worn-out conductor	23/May/2025	09:00	23/May/2025	17:00		PLANNED	Requested	
560	RQ217895	OCC_230	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-2	HVPNL	D	For Pre-Monsoon of line & replacement of PLCC Panels at Jharli End on daily basis.	21/May/2025	09:00	22/May/2025	17:00		PLANNED	Requested	
561	RQ217887	OCC_230	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	To attend the drone survey observations and repairing of worn-out conductor	20/May/2025	09:00	20/May/2025	17:00		PLANNED	Requested	
562	RQ217894	OCC_230	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-1	HVPNL	D	For Pre-Monsoon of line & replacement of PLCC Panels at Jharli End on daily basis.	19/May/2025	09:00	20/May/2025	17:00		PLANNED	Requested	
563	RQ217890	OCC_230	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-2	HVPNL	D	To carry out pre-monsoon mtc	17/May/2025	10:00	17/May/2025	20:00		PLANNED	Requested	
564	RQ218605	OCC_230	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JIND(PG)-KIRORI(HV) (HVPNL) CKT-2	HVPNL	D	For maintenance of 400kv Breaker	16/May/2025	10:00	16/May/2025	17:00		PLANNED	Requested	
565	RQ218213	OCC_230	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEJAR(HPG)-NUHIAWALI(HV) (HV) CKT-1	HVPNL	D	Gen. Mtc. and Setting of Bus Pantagraph Isolators	16/May/2025	09:00	16/May/2025	18:00	Shutdown of Bus-1 is also required along with line	PLANNED	Requested	
566	RQ218604	OCC_230	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JIND(PG)-KIRORI(HV) (HVPNL) CKT-1	HVPNL	D	For maintenance of 400kv Breaker	15/May/2025	10:00	15/May/2025	17:00		PLANNED	Requested	
567	RQ217893	OCC_230	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-DAULATABAD(HV) (HV) CKT-2	HVPNL	D	For Pre-Monsoon Mtc. of line.	15/May/2025	09:00	15/May/2025	17:00		PLANNED	Requested	
568	RQ218210	OCC_230	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEJAR(HPG)-FATEHABAD(PG) (HV) CKT-1	HVPNL	D	Gen. Mtc. and Setting of Bus Pantagraph Isolators	15/May/2025	09:00	15/May/2025	18:00	Shutdown of Bus-1 is also required along with line	PLANNED	Requested	
569	RQ218212	OCC_230	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEJAR(HPG)-KIRORI(HV) (HV) CKT-2	HVPNL	D	Gen. Mtc. and Setting of Bus Pantagraph Isolators	14/May/2025	09:00	14/May/2025	18:00	Shutdown of Bus-1 is also required along with line	PLANNED	Requested	
570	RQ217889	OCC_230	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-1	HVPNL	D	To carry out pre-monsoon mtc	13/May/2025	10:00	13/May/2025	18:00		PLANNED	Requested	
571	RQ217892	OCC_230	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-DAULATABAD(HV) (HV) CKT-1	HVPNL	D	For Pre-Monsoon Mtc. of line.	13/May/2025	09:00	13/May/2025	17:00		PLANNED	Requested	
572	RQ218211	OCC_230	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEJAR(HPG)-KIRORI(HV) (HV) CKT-1	HVPNL	D	Gen. Mtc. and Setting of Bus Pantagraph Isolators	13/May/2025	09:00	13/May/2025	18:00	Shutdown of Bus-1 is also required along with line	PLANNED	Requested	

573	RQ217932	OCC_230	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEGAR(HPG)-NUHIAWALI(HV) (HV) CKT-1	HVPLN	D	Gen. Mtc. and Setting of Bus Pantagraph Isolators	08/May/2025	09:00	08/May/2025	18:00	Shutdown of Bus-2 is also required along with line	PLANNED	Requested	
574	RQ217885	OCC_230	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPLN	D	To attend the drone survey observations and repairing of worn-out conductor	08/May/2025	08:00	08/May/2025	18:00		PLANNED	Requested	
575	RQ217929	OCC_230	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEGAR(HPG)-FATEHABAD(PG) (HV) CKT-1	HVPLN	D	Gen. Mtc. and Setting of Bus Pantagraph Isolators	07/May/2025	09:00	07/May/2025	18:00	Shutdown of Bus-2 is also required along with line	PLANNED	Requested	
576	RQ217931	OCC_230	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEGAR(HPG)-KIRORI(HV) (HV) CKT-2	HVPLN	D	Gen. Mtc. and Setting of Bus Pantagraph Isolators	06/May/2025	09:00	06/May/2025	18:00	Shutdown of Bus-2 is also required along with line	PLANNED	Requested	
577	RQ217884	OCC_230	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPLN	D	To attend the drone survey observations and repairing of worn-out conductor	06/May/2025	08:00	06/May/2025	18:00		PLANNED	Requested	
578	RQ217930	OCC_230	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEGAR(HPG)-KIRORI(HV) (HV) CKT-1	HVPLN	D	Gen. Mtc. and Setting of Bus Pantagraph Isolators	05/May/2025	09:00	05/May/2025	18:00	Shutdown of Bus-2 is also required along with line	PLANNED	Requested	
579	RQ218193	OCC_230	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM (NT)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL_POW ERGRID	C	Koldam-Banala line shutdown was required for main breaker (Bay-4) major OH works. These breakers were made in 2007. As per OEM recommendations, breaker major OH need to be done. After having failure of two breakers, we planned for major overhaul of these Hitachi made breakers. Unit side breakers major OH was completed during Unit annual OH schedule. For having line side breakers major overhaul, line shutdown required for 7 days. As per Koldam Switchyard design, the line side main breakers are exactly below the main line conductors. The distance between the top of the breaker and line conductor is 8 m. While removing the breaker using hydra for major OH purpose, the distance between top of the hydra and	22/May/2025	08:00	29/May/2025	18:00		PLANNED	Requested	
580	RQ218871	OCC_230	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-BABAI(RS) (NRSS36) CKT-1	POWERGR D,NRSS36	D	Half Yearly maintenance and testing of equipments	19/May/2025	08:00	19/May/2025	18:00		PLANNED	Requested	
581	RQ218867	OCC_230	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-BABAI(RS) (NRSS36) CKT-1	POWERGR D,NRSS36	D	Half Yearly maintenance and testing of equipments	16/May/2025	08:00	16/May/2025	18:00		PLANNED	Requested	
582	RQ219074	OCC_230	sldcuk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RISHIKESH(UK)-NEHTAUR(UK) (UK) CKT-1	PTCUL	C	400kV D/C Rishikesh Koteswar Bay Construction Work by M/s NRSSXXXVI Ltd	14/May/2025	08:00	16/May/2025	18:00		PLANNED	Requested	
583	RQ217822	OCC_230	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UK)-SRINAGAR(UK) (UK) CKT-2	PTCUL	C	3RD Party PLCC system inspection, testing & tuning	12/May/2025	09:00	13/May/2025	13:00		PLANNED	Requested	
584	RQ217821	OCC_230	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UK)-SRINAGAR(UK) (UK) CKT-1	PTCUL	C	3RD Party PLCC system inspection, testing & tuning	09/May/2025	09:00	10/May/2025	18:00		PLANNED	Requested	
585	RQ219088	OCC_230	sldcuk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEHTAUR(UK)-KASHIPUR(UK) (PTCUL) CKT-1	PTCUL	D	For installation of repair sleeves at various Tower locations	06/May/2025	10:00	06/May/2025	17:00		PLANNED	Requested	
586	RQ218863	OCC_230	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABAI(RS)-BHIWANI(PG) (NRSS36) CKT-2	NRSS36	D	Half Yearly maintenance and testing of equipments	12/May/2025	08:00	12/May/2025	18:00		PLANNED	Requested	
587	RQ218862	OCC_230	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABAI(RS)-BHIWANI(PG) (NRSS36) CKT-1	NRSS36	D	Half Yearly maintenance and testing of equipments	07/May/2025	08:00	07/May/2025	18:00		PLANNED	Requested	
588	RQ218853	OCC_230	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALWAR(ATIL)-HINDAUN(RS) (ATIL) CKT-1	ATSL	D	Quarterly/Halfyearly Maintenance work	11/May/2025	08:00	11/May/2025	18:00		PLANNED	Requested	
589	RQ218982	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_III(PG)-JAISALMER(RS) (PRTL) CKT-2	PRTL	D	For Bay extension works, To avoid induction during movement of machinery, T&P.	10/May/2025	15:00	10/May/2025	23:00		PLANNED	Requested	
590	RQ218983	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_III(PG)-JAISALMER(RS) (PRTL) CKT-1	PRTL	D	For Bay extension works, To avoid induction during movement of machinery, T&P.	09/May/2025	15:00	09/May/2025	23:00		PLANNED	Requested	
591	RQ218980	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH_III(PG) (PRTL) CKT-2	PRTL	D	For Bay extension works, To avoid induction during movement of machinery, T&P.	07/May/2025	15:00	07/May/2025	23:00		PLANNED	Requested	
592	RQ218979	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH_III(PG) (PRTL) CKT-1	PRTL	D	For Bay extension works, To avoid induction during movement of machinery, T&P.	06/May/2025	15:00	06/May/2025	23:00		PLANNED	Requested	

593	RQ218970	OCC_230	sldchp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KALA AMB(PKTL)-WANGTO_GIS(HP) (HPPTCL) CKT-1	PKATL,HPPT CL,JPL	C	1. Removal of yard auxiliaries from the bay 2. Installation of HV testing in the yard including the preparation of scaffolding and structure 3. HV testing of the elements 4. Removal of HV testing kit and normalization of line bay of 400kV Wangtoo Karcham ckt-II	09/May/2025	10:00	10/May/2025	17:00		PLANNED	Requested	
594	RQ218967	OCC_230	sldchp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KALA AMB(PKTL)-WANGTO_GIS(HP) (HPPTCL) CKT-1	PKATL,HPPT CL,JPL	C	1. Gas recovery from faulty section and adjacent Component 2. Removal and erection of CB pole at B phase 3. Vacuuming of the recovered compartment 4. Gas filling and leakage testing of the compartment	01/May/2025	10:00	04/May/2025	17:00		PLANNED	Requested	
595	RQ218969	OCC_230	sldchp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KARCHAM WANGTOO(JSW)-WANGTO_GIS(HP) (HPPTCL) CKT-2	HPPTCL,JPL	C	1. Removal of yard auxiliaries from the bay 2. Installation of HV testing in the yard including the preparation of scaffolding and structure 3. HV testing of the elements 4. Removal of HV testing kit and normalization of line bay of 400kV Wangtoo Karcham ckt-II	08/May/2025	10:00	10/May/2025	17:00		PLANNED	Requested	
596	RQ218209	OCC_230	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-LUDHIANA(PG) (PKTCL) CKT-2	PKTCL	C	Koldam-Nallagarh line shutdown was required for main breaker (Bay-6) major OH works. These breakers were made in 2007. As per OEM recommendations, breaker major OH need to be done. After having failure of two breakers, we planned for major overhaul of these Hitachi made breakers. Unit side breakers major OH was completed during Unit annual OH schedule. For having line side breakers major overhaul, line shutdown required for 7 days. As per Koldam Switchyard design, the line side main breakers are exactly below the main line conductors. The distance between the top of the breaker and line conductor is 8 m. While removing the breaker using hydra for major OH purpose, the distance between top of the hydra and	08/May/2025	08:00	15/May/2025	18:00	Koldam-Nallagarh line is not present in Koldam SWYD outgoing lines list in NRLDC portal. Ludhiana-2 was selected for Nallagarh line	PLANNED	Requested	
597	RQ218451	OCC_230	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROPAR(PSTCL)-LUDHIANA(PG) (PKTCL) CKT-1	PKTCL	D	Annual Maintenance/Protection testing of bays and related equipments	07/May/2025	08:00	08/May/2025	18:00		PLANNED	Requested	
598	RQ218450	OCC_230	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-ROPAR(PSTCL) (PKTCL) CKT-1	PKTCL	D	Annual Maintenance and Protection testing of bay and related equipments	05/May/2025	08:00	06/May/2025	18:00		PLANNED	Requested	
599	RQ219075	OCC_230	sldcuk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-RISHIKESH(UK) (PG) CKT-1	POWERGRI D,PTCUL	D	Preventive Maintenance work	07/May/2025	10:00	07/May/2025	18:00		PLANNED	Requested	
600	RQ218465	OCC_230	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)-RAJPURA(PS) (PG) CKT-1	POWERGRI D,BBMB	D	Protection testing of bay equipments	07/May/2025	08:00	07/May/2025	18:00	Shutdown required of line, Line bay, Tie bay & Future bay (bay- 424,423 & 422)	PLANNED	Requested	
601	RQ218463	OCC_230	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)-RAJPURA(PS) (PG) CKT-1	POWERGRI D,BBMB	D	Protection testing of bay equipments	06/May/2025	08:00	06/May/2025	18:00	Shutdown required of line, Line bay, Tie bay & Future bay (bay- 424,423 & 422)	PLANNED	Requested	
602	RQ218937	OCC_230	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)-PANCHKULA(PG) (PG) CKT-1	POWERGRI D,BBMB	D	Replacement of Y-Phase LA	06/May/2025	08:00	06/May/2025	18:00		PLANNED	Requested	
603	RQ218458	OCC_230	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-RAJPURA(PS) (PG) CKT-1	POWERGRI D,BBMB	D	Protection testing of bay equipments	05/May/2025	08:00	05/May/2025	18:00		PLANNED	Requested	
604	RQ218455	OCC_230	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-RAJPURA(PS) (PG) CKT-1	POWERGRI D,BBMB	D	Protection testing of bay equipments	02/May/2025	08:00	02/May/2025	18:00		PLANNED	Requested	
605	RQ219084	OCC_230	sekura_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-MALERKOTLA(PG) (SEKURA) CKT-1	SEKURA	D	AR-MODE-OFF required for Live Line Earth Wire Replacement with OPGW for CKT-1 under Implementation of ISTS Communication Scheme approved by NCT in its 19th meeting held on 29-Apr-2024	01/May/2025	08:00	31/May/2025	18:30	AR-MODE-OFF required for Live Line Earth Wire Replacement with OPGW for CKT-1 under Implementation of ISTS Communication Scheme approved by NCT in its 19th meeting held on 29-Apr-2024	PLANNED	Requested	

606	RQ219085	OCC_230	sekura_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-MALERKOTLA(PG) (SEKURA) CKT-2	SEKURA	D	AR-MODE-OFF required for Live Line Earth Wire Replacement with OPGW for CKT-1 under Implementation of ISTS Communication Scheme approved by NCT in its 19th meeting held on 29-Apr-2024	01/May/2025	08:00	31/May/2025	18:30	AR-MODE-OFF required for Live Line Earth Wire Replacement with OPGW for CKT-1 under Implementation of ISTS Communication Scheme approved by NCT in its 19th meeting held on 29-Apr-2024	PLANNED	Requested	
607	RQ218652	OCC_230	cpcc3_sd	BUS	400KV BUS 2 AT GORAKHPUR(PG)	POWERGRID	D	Bus Connection work at Gorakhpur under GIS bay extension work at Gorakhpur	24/May/2025	09:00	24/May/2025	20:00		PLANNED	Requested	
608	RQ218649	OCC_230	cpcc3_sd	BUS	400KV BUS 1 AT GORAKHPUR(PG)	POWERGRID	D	Bus Connection work at Gorakhpur under GIS bay extension work at Gorakhpur	22/May/2025	09:00	22/May/2025	20:00		PLANNED	Requested	
609	RQ218642	OCC_230	cpcc3_sd	BUS	400KV BUS 1 AT LUCKNOW_1(PG)	POWERGRID	C	400KV BUSBAR-1 RELAY RETROFITMENT WORK, PUA AND PUB RELAY ISNTALLATION, FUNCTIONAL TESTING & STABILITY TEST WITH ASSOCIATED BAY AT 400KV LUCKNOW SS.	15/May/2025	10:00	31/May/2025	18:00		PLANNED	Requested	
610	RQ218293	OCC_230	cpcc3_sd	BUS	400KV BUS 1 AT GORAKHPUR(PG)	POWERGRID	C	HV Test at Gorakhpur under GIS bay extension work at Gorakhpur	14/May/2025	09:00	17/May/2025	18:00		PLANNED	Requested	
611	RQ218653	OCC_230	cpcc3_sd	BUS	400KV BUS 2 AT SOHAWAL(PG)	POWERGRID	D	AMP work	14/May/2025	09:00	14/May/2025	18:00		PLANNED	Requested	
612	RQ217918	OCC_230	cpcc3_sd	BUS	400KV BUS 2 AT ALLAHABAD(PG)	POWERGRID	C	400kv Bus-1 busbar relay Retrofitting works and AMP Works	13/May/2025	08:00	16/May/2025	18:00		PLANNED	Requested	
613	RQ217917	OCC_230	cpcc3_sd	BUS	400KV BUS 1 AT ALLAHABAD(PG)	POWERGRID	C	400kv Bus-1 busbar relay Retrofitting works and AMP Works	07/May/2025	08:00	12/May/2025	18:00		PLANNED	Requested	
614	RQ219099	OCC_230	cpcc3_sd	BUS	400KV BUS 1 AT GORAKHPUR(PG)	POWERGRID	D	GIB erection work at Gorakhpur under GIS bay extension work at Gorakhpur	05/May/2025	08:00	08/May/2025	20:00		PLANNED	Requested	
615	RQ218766	OCC_230	cpcc1_sd	BUS	400KV BUS 2 AT KOTPUTLI(PG)	POWERGRID	C	"Integration work of N2KTL Kotputli Bays with PGCIL Kotputli Substation:- 1) Connection of Bus CVT voltage extension from an existing panel 2) Bus Connection 3) PU, LBB relay testing 4) Stability test of Bus-II with existing any one bay"	05/May/2025	08:00	06/May/2025	18:00	N2KTL (Neermrana-II Kotputli Transmission Limited)	PLANNED	Requested	
616	RQ218765	OCC_230	cpcc1_sd	BUS	400KV BUS 1 AT KOTPUTLI(PG)	POWERGRID	C	"Integration work of N2KTL Kotputli Bays with PGCIL Kotputli Substation:- 1) Connection of Bus CVT voltage extension from an existing panel 2) Bus Connection 3) PU, LBB relay testing 4) Stability test of Bus-I with existing any one bay"	01/May/2025	08:00	02/May/2025	18:00	N2KTL (Neermrana-II Kotputli Transmission Limited)	PLANNED	Requested	
617	RQ218426	OCC_230	sldcps_sd	BUS	400 KV ROPAR(PSTCL) - BUS 2	PSTCL	D	Annual Maintenance/Protection testing of Bus-Bar and related equipments	24/May/2025	08:00	24/May/2025	18:00		PLANNED	Requested	
618	RQ218425	OCC_230	sldcps_sd	BUS	400 KV ROPAR(PSTCL) - BUS 1	PSTCL	D	Annual Maintenance/Protection testing of Bus-Bar and related equipments	23/May/2025	08:00	23/May/2025	18:00		PLANNED	Requested	
619	RQ218424	OCC_230	sldcps_sd	BUS	400KV BUS 2 AT MAKHU(PG)	PSTCL	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-2	19/May/2025	08:00	19/May/2025	18:00		PLANNED	Requested	
620	RQ218423	OCC_230	sldcps_sd	BUS	400 KV BEHMAN JASSA SINGH (PS) - BUS 2	PSTCL	D	Periodical Protection Testing	13/May/2025	08:00	13/May/2025	18:00		PLANNED	Requested	
621	RQ218422	OCC_230	sldcps_sd	BUS	400KV BUS 1 AT MAKHU(PG)	PSTCL	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-1	07/May/2025	08:00	07/May/2025	18:00		PLANNED	Requested	
622	RQ218421	OCC_230	sldcps_sd	BUS	400 KV BEHMAN JASSA SINGH (PS) - BUS 1	PSTCL	D	Periodical Protection Testing	06/May/2025	08:00	06/May/2025	18:00		PLANNED	Requested	
623	RQ218734	OCC_230	cpcc2_sd	BUS	400KV BUS 2 AT NEWWANPOHI(PG)		D	For AMP work.	21/May/2025	09:00	21/May/2025	18:00	Kindly approve.	PLANNED	Requested	
624	RQ218350	OCC_230	cpcc1_sd	BUS	400KV BUS 2 AT BHIWADI(PG)		C	Bus bar Relay retrofitment	21/May/2025	09:00	10/Jun/2025	18:00		PLANNED	Requested	
625	RQ218326	OCC_230	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 4		D	Bay Extension, LBB Testing, Attending Hotspot	17/May/2025	18:00	18/May/2025	23:00		PLANNED	Requested	
626	RQ218746	OCC_230	cpcc2_sd	BUS	400KV BUS 2 AT NALLAGARH(PG)		C	For 400KV Bus bar retrofitting and commissioning work and For ICT-4 Augumentation work at Nalagarh ss	17/May/2025	09:00	24/May/2025	18:00	Kindly approve.	PLANNED	Requested	
627	RQ218325	OCC_230	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 3		D	Bay Extension, LBB Testing, Attending Hotspot	15/May/2025	18:00	16/May/2025	23:00		PLANNED	Requested	
628	RQ218324	OCC_230	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 2		D	Bay Extension, LBB Testing, Attending Hotspot	13/May/2025	18:00	14/May/2025	23:00		PLANNED	Requested	
629	RQ218367	OCC_230	cpcc1_sd	BUS	400 KV BHADLA(PG) - BUS 2		D	Compliance of COE/PROTECTION Audit point & AMP WORK	13/May/2025	16:00	13/May/2025	23:00		PLANNED	Requested	
630	RQ218366	OCC_230	cpcc1_sd	BUS	400 KV BHADLA(PG) - BUS 1		D	Compliance of COE/PROTECTION Audit point & AMP WORK	12/May/2025	16:00	12/May/2025	23:00		PLANNED	Requested	

631	RQ218742	OCC_230	cpcc2_sd	BUS	400KV BUS 2 AT JALANDHAR(PG)		D	AMP work	12/May/2025	09:00	12/May/2025	18:00	Kindly approve.	PLANNED	Requested	
632	RQ218323	OCC_230	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 1		D	Bay Extension, LBB Testing, Attending Hotspot	11/May/2025	18:00	12/May/2025	23:00		PLANNED	Requested	
633	RQ218379	OCC_230	cpcc1_sd	BUS	400 KV BIKANER(PG) - BUS 2		D	SS-104 Extension work	10/May/2025	15:00	11/May/2025	23:00		PLANNED	Requested	
634	RQ218365	OCC_230	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 2		D	For scheme checking work and LBB wiring modification	10/May/2025	09:00	12/May/2025	18:00		PLANNED	Requested	
635	RQ218364	OCC_230	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 1		D	For scheme checking work and LBB wiring modification	07/May/2025	09:00	09/May/2025	18:00		PLANNED	Requested	
636	RQ218733	OCC_230	cpcc2_sd	BUS	400KV BUS 1 AT NEWWANPOH(PG)		D	For AMP work.	07/May/2025	09:00	07/May/2025	18:00	Kindly approve.	PLANNED	Requested	
637	RQ218378	OCC_230	cpcc1_sd	BUS	400 KV BIKANER(PG) - BUS 1		D	400kv Bus-1 Gantry Power Peak erection in SS-101	05/May/2025	15:00	05/May/2025	23:00		PLANNED	Requested	
638	RQ218745	OCC_230	cpcc2_sd	BUS	400KV BUS 1 AT NALLAGARH(PG)		C	For 400KV Bus bur retrofitting and commissioning work and For ICT-4 Augumentation work at Nalagarh ss	03/May/2025	09:00	10/May/2025	18:00	Kindly approve.	PLANNED	Requested	
639	RQ218377	OCC_230	cpcc1_sd	BUS	400KV BUS 2 AT MURADNAGAR_1(U P)		D	LBB relay testing work at Muradnagar SS	02/May/2025	08:00	02/May/2025	18:00		PLANNED	Requested	
640	RQ218741	OCC_230	cpcc2_sd	BUS	400KV BUS 3 AT MOGA(PG)		C	Attending SF6 Leakage in 400 kv GIS Bus-1	01/May/2025	08:00	31/May/2025	18:00	Kindly approve. GIS Bus-1 at Moga	PLANNED	Requested	
641	RQ218376	OCC_230	cpcc1_sd	BUS	400KV BUS 1 AT MURADNAGAR_1(U P)		D	LBB relay testing work at Muradnagar SS	01/May/2025	08:00	01/May/2025	18:00		PLANNED	Requested	
642	RQ218485	OCC_230	sldcrs_sd	BUS	400KV BUS 2 AT JODHPUR(RS)		D	Erection, testing and commissioning of 400 KV circuit breaker (952B) on 400 KV Kankani-Iind bay	21/May/2025	08:00	22/May/2025	18:00		PLANNED	Requested	
643	RQ218489	OCC_230	sldcrs_sd	BUS	400KV BUS 2 AT BABAI(RS)	RRVPNL	D	Half Yearly maintenance and testing of equipments	14/May/2025	08:00	14/May/2025	18:00		PLANNED	Requested	
644	RQ218488	OCC_230	sldcrs_sd	BUS	400KV BUS 1 AT BABAI(RS)	RRVPNL	D	Half Yearly maintenance and testing of equipments	13/May/2025	08:00	13/May/2025	18:00		PLANNED	Requested	
645	RQ218490	OCC_230	sldcrs_sd	BUS	400KV BUS 1 AT HEERAPURA(RS)	RRVPNL	D	Testing & Maintenance work of 400 KV side bay Equipments	06/May/2025	08:00	06/May/2025	18:00		PLANNED	Requested	
646	RQ218538	OCC_230	stuup_sd	BUS	400KV BUS 1 AT PANKI(UP)		C	* SHUTDOWN OF 400KV MAIN BUS-I FOR STRINGING OF 220KV JACK BUS TWIN MOOSE CONDUCTOR OF 315MVA ICT-II	18/May/2025	10:00	19/May/2025	17:00		PLANNED	Requested	
647	RQ218669	OCC_230	stuup_sd	BUS	400KV BUS 1 AT PANKI(UP)		C	* SHUTDOWN OF 400KV MAIN BUS-I FOR STRINGING OF 220KV JACK BUS TWIN MOOSE CONDUCTOR OF 500MVA ICT-I	10/May/2025	10:00	11/May/2025	17:00	Please ignore the same shutdown wherein dates has been mentioned as 10.05.2025 to 10.05.2025	PLANNED	Requested	
648	RQ218539	OCC_230	stuup_sd	BUS	400KV BUS 1 AT PANKI(UP)		C	* SHUTDOWN OF 400KV MAIN BUS-I FOR STRINGING OF 220KV JACK BUS TWIN MOOSE >X CONDUCTOR OF 500MVA ICT-I	10/May/2025	10:00	10/May/2025	10:00		PLANNED	Requested	
649	RQ218860	OCC_230	stuup_sd	BUS	400KV BUS 2 AT BARA(UP)		D	Cleaning of Porcelain Structures of connected equipments and tightness of connection.	10/May/2025	07:00	10/May/2025	17:00		PLANNED	Requested	
650	RQ219092	OCC_230	stuup_sd	BUS	400 KV RAMPUR_PRSTL (UP) - BUS 2		C	SF6 GD BODY REPLACEMENT	08/May/2025	09:00	14/May/2025	17:30		PLANNED	Requested	
651	RQ218543	OCC_230	stuup_sd	BUS	400KV BUS 2 AT BAREILLY(UP)		C	* For preventive maintenance work No supply affected, maintained through Bus-I.	07/May/2025	08:00	07/May/2025	17:00		PLANNED	Requested	
652	RQ218668	OCC_230	stuup_sd	BUS	400KV BUS 1 AT SULTANPUR(UP)		C	* Preventive Maintenance of Bus-A at 400KV S/S Sultanpur	06/May/2025	10:00	06/May/2025	16:00		PLANNED	Requested	
653	RQ219095	OCC_230	stuup_sd	BUS	400KV BUS 2 AT ORAI(UP)		D	for bus bar protection checking of 400 HV side Bay of 315 MVA NEW ICT 3 TO BE COMMISSIONED	06/May/2025	09:00	06/May/2025	17:00	NO SUPPLY WILL BE AFFECTED . POWER WILL EVACUATE THROUGH 400 KV MAIN BUS 1		Requested	
654	RQ218542	OCC_230	stuup_sd	BUS	400KV BUS 1 AT BAREILLY(UP)		C	** For preventive maintenance work No supply affected, maintained through Bus-I.	06/May/2025	08:00	06/May/2025	17:00		PLANNED	Requested	
655	RQ218859	OCC_230	stuup_sd	BUS	400KV BUS 1 AT BARA(UP)		D	Cleaning of Porcelain Structures of connected equipments and tightness of connection.	03/May/2025	07:00	03/May/2025	17:00		PLANNED	Requested	
656	RQ218529	OCC_230	stuup_sd	BUS	400KV BUS 1 AT BANDA(UP)		D	* MAIN BUS I ISOLATOR ADJUSTMENT /ALIGNMENT , MAIN BUS II WILL BE IN SERVICE	02/May/2025	10:00	02/May/2025	18:00		PLANNED	Requested	
657	RQ218995	OCC_230	cpcc1_sd	BUS	400 KV FATEHGARH_III(PG) - BUS 2	PRTL	C	For Bay extension works, To avoid induction during movement of machinery, T&P.	17/May/2025	15:00	17/May/2025	23:00		PLANNED	Requested	
658	RQ218991	OCC_230	cpcc1_sd	BUS	400 KV FATEHGARH_III(PG) - BUS 2	PRTL	D	For Bay extension works, To avoid induction during movement of machinery, T&P.	15/May/2025	15:00	15/May/2025	23:00		PLANNED	Requested	
659	RQ218994	OCC_230	cpcc1_sd	BUS	400 KV FATEHGARH_III(PG) - BUS 1	PRTL	C	For Bay extension works, To avoid induction during movement of machinery, T&P.	12/May/2025	15:00	12/May/2025	23:00		PLANNED	Requested	
660	RQ218990	OCC_230	cpcc1_sd	BUS	400 KV FATEHGARH_III(PG) - BUS 1	PRTL	D	For Bay extension works, To avoid induction during movement of machinery, T&P.	10/May/2025	15:00	10/May/2025	23:00		PLANNED	Requested	
661	RQ218214	OCC_230	sldchr_sd	BUS	400KV BUS 1 AT KHEDAR(HPG)	HPGCL	D	Gen. Mtc. and Setting of Bus Pantagraph Isolators	13/May/2025	09:00	16/May/2025	18:00		PLANNED	Requested	

662	RQ218215	OCC_230	sldchr_sd	BUS	400KV BUS 2 AT KHEADAR(HPG)	HPGCL	D	Gen. Mtc. and Setting of Bus Pantagraph Isolators	05/May/2025	09:00	08/May/2025	18:00		PLANNED	Requested	
663	RQ219137	OCC_230	ntpcos_sd	BUS	400KV BUS 2 AT RIHAND(NT)	NTPC	D	1089 isolator replacement	13/May/2025	08:00	13/May/2025	18:00	bus shutdown required	PLANNED	Requested	
664	RQ219136	OCC_230	ntpcos_sd	BUS	400KV BUS 2 AT RIHAND(NT)	NTPC	D	1089 isolator replacement	07/May/2025	08:00	07/May/2025	18:00	bus shutdown required	PLANNED	Requested	
665	RQ219077	OCC_230	sldcuk_sd	BUS	400KV BUS 2 AT RISHIKESH(UK)	PTCUL	C	400 kv D/C Rishikesh-Koteshwar Bay construction work by M/s NRSSXXXVI Ltd	13/May/2025	08:00	16/May/2025	18:00		PLANNED	Requested	
666	RQ219076	OCC_230	sldcuk_sd	BUS	400KV BUS 1 AT RISHIKESH(UK)	PTCUL	C	400 kv D/C Rishikesh-Koteshwar Bay construction work by M/s NRSSXXXVI Ltd	02/May/2025	08:00	05/May/2025	18:00		PLANNED	Requested	
667	RQ218971	OCC_230	sldchp_sd	BUS	400 KV WANGTOO(GIS) - BUS 1	HPPTCL	C	1. Removal of yard auxiliaries from the bay 2. Installation of HV testing in the yard including the preparation of scaffolding and structure 3. HV testing of the elements 4. Removal of HV testing kit and normalization of line bay of 400kv Wangtoo Karcham ckt-II	09/May/2025	10:00	10/May/2025	17:00		PLANNED	Requested	
668	RQ218965	OCC_230	sldchp_sd	BUS	400 KV WANGTOO(GIS) - BUS 1	HPPTCL	C	1. Gas recovery from faulty section and adjacent Component 2. Removal and erection of CB pole at B phase 3. Vacuuming of the recovered compartment 4. Gas filling and leakage testing of the compartment	01/May/2025	10:00	05/May/2025	17:00		PLANNED	Requested	
669	RQ218398	OCC_230	cpcc1_sd	LINE REACTOR	80 MVAR NON-SWITCHABLE LR ON KANPUR-BALLABHGARH (PG) CKT-3 @BALLABHGARH(PG)	POWERGRID	D	for AMP work	24/May/2025	08:00	24/May/2025	18:00		PLANNED	Requested	
670	RQ218397	OCC_230	cpcc1_sd	LINE REACTOR	80 MVAR NON-SWITCHABLE LR ON KANPUR-BALLABHGARH (PG) CKT-2 @BALLABHGARH(PG)	POWERGRID	D	for AMP work	23/May/2025	08:00	23/May/2025	18:00		PLANNED	Requested	
671	RQ218877	OCC_230	sldcrs_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BABAI(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-1 @BABAI(RS)	RRVPNL	D	Half Yearly maintenance and testing of equipments	09/May/2025	08:00	09/May/2025	18:00		PLANNED	Requested	
672	RQ218876	OCC_230	sldcrs_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BABAI(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-2 @BABAI(RS)	RRVPNL	D	Half Yearly maintenance and testing of equipments	06/May/2025	08:00	06/May/2025	18:00		PLANNED	Requested	
673	RQ219148	OCC_230	bbmb_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON BHIWANI(BB)-RAJPURA(PS) (BB) CKT-1 @BHIWANI(BB)	BBMB	D	General mtc	07/May/2025	08:00	07/May/2025	18:00		PLANNED	Requested	
674	RQ218546	OCC_230	stuup_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON REWA ROAD-PANKI (UP) CKT-1 @PANKI(UP)	UPPTCL	C	* SHUTDOWN OF 50MVAR REWA ROAD LINE REACTOR FOR REPLACEMENT OF 50MVAR LINE REACTOR TO 63MVAR LINE REACTOR	01/May/2025	10:00	31/May/2025	17:00		PLANNED	Requested	
675	RQ218716	OCC_230	cpcc3_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV LUCKNOW_1(PG)	POWERGRID	D	400KV BUSBAR-1 RELAY RETROFITMENT WORK, LBB RETROFITMENT TESTING (425 BAY), BUSBAR PROTECTION FUNCTIONAL TESTING AT 400KV LUCKNOW SS.	31/May/2025	10:00	31/May/2025	18:00		PLANNED	Requested	
676	RQ218275	OCC_230	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV JIND(PG)	POWERGRID	C	For CSD Installation	28/May/2025	08:00	29/May/2025	18:00		PLANNED	Requested	
677	RQ218285	OCC_230	cpcc1_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV DEHRADUN(PG)	POWERGRID	D	for AMP work	15/May/2025	08:00	15/May/2025	18:00		PLANNED	Requested	
678	RQ218307	OCC_230	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 2 AT 400KV MANESAR(PG)	POWERGRID	D	Earthfault and Overcurrent blocks enabling and relay testing	12/May/2025	10:00	12/May/2025	18:00		PLANNED	Requested	
679	RQ218304	OCC_230	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 2 AT 400KV HISSAR(PG)	POWERGRID	D	for AMP work	07/May/2025	08:00	07/May/2025	18:00		PLANNED	Requested	
680	RQ218302	OCC_230	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)	POWERGRID	D	for AMP work	07/May/2025	08:00	07/May/2025	18:00		PLANNED	Requested	
681	RQ218276	OCC_230	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV CHITTORGARH(PG)	POWERGRID	D	for AMP work	07/May/2025	08:00	07/May/2025	18:00		PLANNED	Requested	
682	RQ218298	OCC_230	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV BHADLA(PG)	POWERGRID	D	Attending COE Audit points & CSD fine tuning	06/May/2025	17:00	06/May/2025	23:00		PLANNED	Requested	

683	RQ218301	OCC_230	cpcc1_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV SIKAR(PG)	POWERGRID	D	for AMP work	06/May/2025	08:00	06/May/2025	18:00		PLANNED	Requested	
684	RQ218312	OCC_230	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 4 AT 400KV BASSI(PG)	POWERGRID	D	400kv Busbar Relay Retrofitment work.	04/May/2025	08:00	04/May/2025	18:00		PLANNED	Requested	
685	RQ218311	OCC_230	cpcc1_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 3 AT 400 KV BASSI(PG)	POWERGRID	D	400kv Busbar Relay Retrofitment work.	03/May/2025	08:00	03/May/2025	18:00		PLANNED	Requested	
686	RQ218310	OCC_230	cpcc1_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 2 AT 400KV BASSI(PG)	POWERGRID	D	400kv Busbar Relay Retrofitment work.	02/May/2025	08:00	02/May/2025	18:00		PLANNED	Requested	
687	RQ217891	OCC_230	cpcc3_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 2 AT 400KV ALLAHABAD(PG)	POWERGRID	D	Tie CB LBB Retrofitting works at Allahabad SS.	02/May/2025	08:00	02/May/2025	18:00		PLANNED	Requested	
688	RQ218278	OCC_230	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV BHADLA_2 (PG)	POWERGRID	D	CSD Fine Tuning, AMP	01/May/2025	18:00	02/May/2025	23:00		PLANNED	Requested	
689	RQ217888	OCC_230	cpcc3_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV ALLAHABAD(PG)	POWERGRID	D	Tie CB Retrofitting works at Allahabad SS.	01/May/2025	08:00	01/May/2025	18:00		PLANNED	Requested	
690	RQ218308	OCC_230	cpcc1_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV KOTPUTLI(PG)	POWERGRID	C	For Construction Activities of SS-104 Package (Construction of Firewall)	01/May/2025	08:00	15/May/2025	18:00		PLANNED	Requested	
691	RQ218303	OCC_230	cpcc1_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV HISSAR(PG)	POWERGRID	C	RETROFITMENT OF ISOLATOR IN ADD CAP 19-24 BLOCK AT HISAR SS	01/May/2025	08:00	06/May/2025	18:00		PLANNED	Requested	
692	RQ218309	OCC_230	cpcc1_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV BASSI(PG)	POWERGRID	D	400kv Busbar Relay Retrofitment work.	01/May/2025	08:00	01/May/2025	18:00		PLANNED	Requested	
693	RQ218306	OCC_230	cpcc1_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV MANDOLA(PG)	POWERGRID	C	For 50 MVA reactor replacement with 125 MVA reactor under ADDCAP	01/May/2025	08:00	31/May/2025	18:00		PLANNED	Requested	
694	RQ219001	OCC_230	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 2 AT 400 KV FATEHGARH_III(PG)	PRTL	D	Amp Works	22/May/2025	15:00	22/May/2025	23:00		PLANNED	Requested	
695	RQ219000	OCC_230	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_III(PG)	PRTL	D	Amp Works	20/May/2025	15:00	20/May/2025	23:00		PLANNED	Requested	
696	RQ218587	OCC_230	sldcrs_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV RAMGARH(RS)	RRVPNL	D	Quarterly Maintenance	22/May/2025	08:00	22/May/2025	18:00		PLANNED	Requested	
697	RQ218585	OCC_230	sldcrs_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV HINDAUN(RS)	RRVPNL	D	Quarterly/Halfyearly Maintenance work	13/May/2025	08:00	13/May/2025	18:00		PLANNED	Requested	
698	RQ218594	OCC_230	sldcrs_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400 KV BABA(RS)	RRVPNL	D	Half Yearly maintenance and testing of equipments	05/May/2025	08:00	05/May/2025	18:00		PLANNED	Requested	
699	RQ218434	OCC_230	sldcps_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV MAKHUI(PG)	PSTCL	D	Nut bolt tightening of HV Jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	21/May/2025	08:00	21/May/2025	18:00		PLANNED	Requested	
700	RQ219081	OCC_230	sldcuk_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV RISHIKESH(UK)	PTCUL	C	400 kv D/C Rishikesh-Koteshwar Bay construction work by M/s NRSSXXXVI Ltd	19/May/2025	08:00	20/May/2025	18:00		PLANNED	Requested	
701	RQ219080	OCC_230	sldcuk_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV RISHIKESH(UK)	PTCUL	C	400 kv D/C Rishikesh-Koteshwar Bay construction work by M/s NRSSXXXVI Ltd	02/May/2025	08:00	05/May/2025	18:00		PLANNED	Requested	
702	RQ218289	OCC_230	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV KHETRI (PKTSL)	PKTSL	D	For scheme checking work	15/May/2025	08:00	15/May/2025	18:00		PLANNED	Requested	
703	RQ218657	OCC_230	stuup_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 2 AT 400 KV BANDA(UP)	UPPTCL	C	* SHUTDOWN IS TAKEN FOR ROUTIEN TESTING AND MAINTENANCE AT 400 KV S/S BANDA	14/May/2025	05:00	14/May/2025	18:00		PLANNED	Requested	
704	RQ218667	OCC_230	stuup_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400 KV LUCKNOW(UP)	UPPTCL	C	* Shutdown required for Tan Delta Tesing of 400KV,80MVAR Bus Reactor . During shutdown period supply not affected.Shutdown r	07/May/2025	09:00	07/May/2025	18:00		PLANNED	Requested	
705	RQ218661	OCC_230	stuup_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV GORAKHPUR(UP)	UPPTCL	C	* SHUT DOWN OF 125 MVAR REACTOR FOR GASKET REPLACEMENT AND MAINTENANCE WORK.	06/May/2025	08:00	08/May/2025	18:00		PLANNED	Requested	
706	RQ219149	OCC_230	bbmb_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV BHIWANI(BB)	BBMB	D	General mtc	05/May/2025	08:00	05/May/2025	18:00		PLANNED	Requested	
707	RQ218917	OCC_230	sldcrs_sd	BAY	414 MAIN BAY - 400KV RAJWEST(RW)-JODHPUR(RS) (RS) CKT-1 AT JODHPUR(RS)	RRVPNL	D	Quarterly Preventive Maintenance alongwith LINE REACTOR OF 400 KV RAJWEST BAY INSTALLED AT 400 KV GSS RVPN JODHPUR	30/May/2025	08:00	30/May/2025	18:00		PLANNED	Requested	
708	RQ218902	OCC_230	sldcrs_sd	BAY	40852D MAIN BAY - 400KV PHAGI-AJMER (RS) CKT-2 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	26/May/2025	08:00	26/May/2025	18:00		PLANNED	Requested	

709	RQ218903	OCC_230	sldcrs_sd	BAY	401052T TIE BAY - 765/400KV 1500 MVA ICT 2 AT PHAGI(RS) AND 400KV PHAGI-AJMER (RS) CKT-1	RRVPNL	D	Quarterly Maintenance work	24/May/2025	08:00	24/May/2025	18:00		PLANNED	Requested	
710	RQ218906	OCC_230	sldcrs_sd	BAY	419 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	23/May/2025	08:00	23/May/2025	18:00		PLANNED	Requested	
711	RQ218904	OCC_230	sldcrs_sd	BAY	40752T TIE BAY - 765/400KV 1500 MVA ICT 1 AT PHAGI(RS) AND 400KV PHAGI-HEERAPURA (RS) CKT-2	RRVPNL	D	Quarterly Maintenance work	21/May/2025	08:00	21/May/2025	18:00		PLANNED	Requested	
712	RQ218913	OCC_230	sldcrs_sd	BAY	410 MAIN BAY - 400KV PHAGI-AJMER (RS) CKT-2 AND SELECT AT AJMER(RS)	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF BAY & EQUIPMENTS	20/May/2025	08:00	20/May/2025	18:00		PLANNED	Requested	
713	RQ218948	OCC_230	sldcrs_sd	BAY	40252A MAIN BAY - 50 MVAR LR ON BIKANER-MERTA (RS) CKT-1 @MERTA(RS) AT BIKANER-MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK & TESTING OF BAY EQUIPMENTS	15/May/2025	08:00	15/May/2025	18:00	The line will remain charged through 40252A C.B. Hence No supply disturbance	PLANNED	Requested	
714	RQ218949	OCC_230	sldcrs_sd	BAY	40252B MAIN BAY - 400 KV BIKANER-MERTA (RS) CKT-1 AT BIKANER	RRVPNL	D	QUARTERLY MAINT.WORK & TESTING OF BAY EQUIPMENTS	13/May/2025	08:00	13/May/2025	18:00	The line will remain charged through 40252B C.B. Hence No supply disturbance	PLANNED	Requested	
715	RQ218905	OCC_230	sldcrs_sd	BAY	40752C MAIN BAY - 765/400KV 1500 MVA ICT 1 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	12/May/2025	08:00	12/May/2025	18:00		PLANNED	Requested	
716	RQ218914	OCC_230	sldcrs_sd	BAY	408 TIE BAY - 400/220KV 315 MVA ICT 1 AT AJMER(RS) AND 400KV PHAGI-AJMER (RS) CKT-1	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF BAY & EQUIPMENTS	09/May/2025	08:00	09/May/2025	18:00		PLANNED	Requested	
717	RQ218912	OCC_230	sldcrs_sd	BAY	407 MAIN BAY - 400 KV PHAGI-AJMER (RS) CKT-1 (RRVPNL)	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF BAY & EQUIPMENTS	08/May/2025	08:00	08/May/2025	18:00		PLANNED	Requested	
718	RQ218915	OCC_230	sldcrs_sd	BAY	402 TIE BAY - 400KV AJMER-BHILWARA (RS) CKT-1 AND FUTURE AT AJMER(RS)	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF BAY & EQUIPMENTS	07/May/2025	08:00	07/May/2025	18:00		PLANNED	Requested	
719	RQ218916	OCC_230	sldcrs_sd	BAY	401 MAIN BAY - 400KV AJMER-BHILWARA (RS) CKT-1 AND SELECT AT AJMER(RS)	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF BAY & EQUIPMENTS	06/May/2025	08:00	06/May/2025	18:00		PLANNED	Requested	
720	RQ218762	OCC_230	cpcc1_sd	BAY	40552T TIE BAY - 400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-1 (RRVPNL) AND 400 KV HEERAPURA-HINDAUN (RS) CKT-1 AT 400 KV HEERAPURA(RS) (RRVPNL)	RRVPNL	C	CB, Isolator and CT retrofitment work	01/May/2025	08:00	31/May/2025	18:00	Bay is owned by POWERGRID in the premises of RVPN Heerapura GSS	PLANNED	Requested	
721	RQ218756	OCC_230	cpcc1_sd	BAY	40152A MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)	RRVPNL	D	for AMP work	01/May/2025	08:00	31/May/2025	18:00		PLANNED	Requested	
722	RQ219002	OCC_230	cpcc1_sd	BAY	413 MAIN BAY - 125 MVAR BUS REACTOR NO 2 AT 400 KV FATEHGARH_III(PG) (PRTL) AT 400 KV FATEHGARH_III(PG)	PRTL	D	"For 413 CB Foundation strengthening (Civil) works for compliance of Vigilance observation"	21/May/2025	15:00	21/May/2025	23:00		PLANNED	Requested	
723	RQ218445	OCC_230	sldcps_sd	BAY	410 MAIN BAY - 400KV TALWANDI SABOO(PSG)-DHURI(PG) (PS) CKT-2 AT DHURI(PS)	PSTCL	D	Protection Testing	20/May/2025	08:00	20/May/2025	18:00		PLANNED	Requested	
724	RQ218439	OCC_230	sldcps_sd	BAY	407 MAIN BAY - 400 KV TALWANDI SABOO(PSG)-DHURI(PG) (PS) CKT-1 (PSTCL) AT 400 KV DHURI(PS)	PSTCL	D	Protection Testing	19/May/2025	08:00	19/May/2025	18:00		PLANNED	Requested	
725	RQ218438	OCC_230	sldcps_sd	BAY	404 MAIN BAY - 400KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-1 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of clamp and connectors of bay 404 and cleaning of CR panel and BMK of CT,CB related with associated bay	16/May/2025	08:00	16/May/2025	18:00		PLANNED	Requested	

726	RQ218437	OCC_230	sldcps_sd	BAY	402 TIE BAY - 400 KV RAJPURA-DHURI (PS) CKT-1 (PSTCL) AND 400/220 KV 500 MVA ICT 1 AT DHURI(PS) AT 400 KV DHURI(PS) (PSTCL)	PSTCL	D	Protection Testing	15/May/2025	08:00	15/May/2025	18:00		PLANNED	Requested	
727	RQ218436	OCC_230	sldcps_sd	BAY	451 MAIN BAY - 400KV RAJPURA-DHURI (PS) CKT-1 AT DHURI(PS)	PSTCL	D	Protection Testing	14/May/2025	08:00	14/May/2025	18:00		PLANNED	Requested	
728	RQ219145	OCC_230	sldcps_sd	BAY	411 TIE BAY - 400/220 KV 500 MVA ICT 4 AT RAJPURA(PS) (PSTCL) AND FUTURE AT 400 KV RAJPURA(PS) (PSTCL)	PSTCL	D	Annual Protection Testing of ICT and its related equipments	12/May/2025	08:00	12/May/2025	18:00		PLANNED	Requested	
729	RQ219144	OCC_230	sldcps_sd	BAY	408 TIE BAY - 400/220 KV 500 MVA ICT 3 AT RAJPURA(PS) AND FUTURE	PSTCL	D	Annual Protection Testing of ICT and its related equipments	09/May/2025	08:00	09/May/2025	18:00		PLANNED	Requested	
730	RQ218446	OCC_230	sldcps_sd	BAY	406 MAIN BAY - 400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2 (PSTCL) AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of clamp and connectors of bay 406 and cleaning of CR panel and BMK of CT,CB related with associated bay	08/May/2025	08:00	08/May/2025	18:00		PLANNED	Requested	
731	RQ218435	OCC_230	sldcps_sd	BAY	415 MAIN BAY - 400KV RAJPURA TPS(PSG)-RAJPURA(PS) (PS) CKT-2 AT RAJPURA(PS)	PSTCL	D	Annual maintenance and Protection testing of bay equipments	08/May/2025	08:00	08/May/2025	18:00		PLANNED	Requested	
732	RQ218755	OCC_230	cpcc1_sd	BAY	412 MAIN BAY - 400/220 KV 315 MVA ICT 3 AT BHINMAL(PG) (POWERGRID) AT 400 KV BHINMAL(PG)	POWERGRID	D	For Rectification Of SUSPECT SIGNALS	20/May/2025	08:00	20/May/2025	18:00		PLANNED	Requested	
733	RQ217871	OCC_230	cpcc3_sd	BAY	421 MAIN BAY - 125 MVAR BUS REACTOR NO 2 AT 400KV GORAKHPUR(PG)	POWERGRID	C	Overhauling work of 400KV 421 Main Bay Circuit Breaker at Gorakhpur	19/May/2025	09:00	22/May/2025	18:00		PLANNED	Requested	
734	RQ218759	OCC_230	cpcc1_sd	BAY	433 MAIN BAY - 400KV KANPUR-BALLABHGARH (PG) CKT-1 AT BALLABHGARH(PG)	POWERGRID	C	CB overhauling work	19/May/2025	08:00	22/May/2025	18:00		PLANNED	Requested	
735	RQ218749	OCC_230	cpcc1_sd	BAY	406 MAIN BAY - 400/220KV 315 MVA ICT 2 AT ROORKEE(PG)	POWERGRID	C	Overhauling of CB	18/May/2025	08:00	21/May/2025	18:00		PLANNED	Requested	
736	RQ219139	OCC_230	ntpcos_sd	BAY	404 MAIN BAY - 400/220KV 315 MVA ICT 1 AT AURAIYA(NT)	POWERGRID	C	Bus Bar Relay testing & commissioning	17/May/2025	08:00	21/May/2025	18:00	With 405 Tie-Bay	PLANNED	Requested	
737	RQ218753	OCC_230	cpcc1_sd	BAY	410 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT JHATIKARA(PG) (POWERGRID) AT 400 KV JHATIKARA(PG)	POWERGRID	D	CSD REPLACEMENT WORK	15/May/2025	08:00	15/May/2025	18:00		PLANNED	Requested	
738	RQ218760	OCC_230	cpcc1_sd	BAY	428 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV BALLABHGARH(PG) AND 400KV BUS 3 AT BALLABHGARH(PG)	POWERGRID	C	CB overhauling work	15/May/2025	08:00	18/May/2025	18:00		PLANNED	Requested	
739	RQ218639	OCC_230	cpcc2_sd	BAY	404 MAIN BAY - 400 KV ROPAR(PSTCL)-LUDHIANA(PG) (PKTCL) CKT-1 (POWERGRID) AT 400 KV LUDHIANA(PG)	POWERGRID	C	For CB Overhauling Works.	14/May/2025	09:00	16/May/2025	18:00	kindly approve.	PLANNED	Requested	
740	RQ218757	OCC_230	cpcc1_sd	BAY	429 TIE BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV BALLABHGARH(PG) (POWERGRID) AND 400KV BUS 4 AT BALLABHGARH(PG) AT 400 KV BALLABHGARH(PG) (POWERGRID)	POWERGRID	C	CB overhauling work	12/May/2025	08:00	14/May/2025	18:00		PLANNED	Requested	
741	RQ219135	OCC_230	ntpcos_sd	BAY	401 MAIN BAY - 400/220KV 315 MVA ICT 2 AT AURAIYA(NT)	POWERGRID	C	Bus Bar Relay testing & commissioning	12/May/2025	08:00	15/May/2025	18:00	With 402 Tie Bay	PLANNED	Requested	

742	RQ21870	OCC_230	cpcc3_sd	BAY	427 MAIN BAY - 400KV GORAKHPUR(PG)-MOTIHARI(BS) (UNDEF) CKT-2 AT GORAKHPUR(PG)	POWERGRID	C	Overhauling work of 400KV 427 Main Bay Circuit Breaker at Gorakhpur	10/May/2025	09:00	13/May/2025	18:00		PLANNED	Requested	
743	RQ218751	OCC_230	cpcc1_sd	BAY	403 MAIN BAY - 400KV ROORKEE-SAHARANPUR (PG) CKT-1 AT SAHARANPUR(PG)	POWERGRID	C	Overhauling of CB	10/May/2025	08:00	12/May/2025	18:00		PLANNED	Requested	
744	RQ218758	OCC_230	cpcc1_sd	BAY	432 TIE BAY - 400 KV KANPUR-BALLABHGARH (PG) CKT-1 AND FUTURE AT BALLABHGARH(PG)	POWERGRID	C	CB overhauling work	01/May/2025	08:00	31/May/2025	18:00		PLANNED	Requested	
745	RQ218750	OCC_230	cpcc1_sd	BAY	403 MAIN BAY - 400/220KV 315 MVA ICT 1 AT ROORKEE(PG)	POWERGRID	C	Overhauling of CB	01/May/2025	08:00	31/May/2025	18:00		PLANNED	Requested	
746	RQ218909	OCC_230	sldcrs_sd	BAY	409 MAIN BAY - 63 MVAR BUS REACTOR NO 2 AT 400 KV KAWAI SCTPS(APR)	APRL	D	Annual maintenance and testing of Bay equipments (CB & CT)	19/May/2025	08:00	19/May/2025	18:00		PLANNED	Requested	
747	RQ218908	OCC_230	sldcrs_sd	BAY	408 TIE BAY - 63 MVAR BUS REACTOR NO 2 AT 400 KV KAWAI SCTPS(APR) AND 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2	APRL	D	Annual maintenance and testing of Bay equipments (CB & CT)	16/May/2025	08:00	16/May/2025	18:00		PLANNED	Requested	
748	RQ218910	OCC_230	sldcrs_sd	BAY	402 TIE BAY - 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1 AND 63 MVAR BUS REACTOR NO 1 AT 400 KV KAWAI SCTPS(APR) AT 400 KV KAWAI SCTPS(APR)	APRL	D	Annual maintenance and testing of Bay equipments (CB & CT)	14/May/2025	08:00	14/May/2025	18:00		PLANNED	Requested	
749	RQ218911	OCC_230	sldcrs_sd	BAY	401 MAIN BAY - 63 MVAR BUS REACTOR NO 1 AT 400 KV KAWAI SCTPS(APR)	APRL	D	Annual maintenance and testing of Bay equipments (CB & CT)	12/May/2025	08:00	12/May/2025	18:00		PLANNED	Requested	
750	RQ219083	OCC_230	sldcuk_sd	BAY	TBCB TRANSFER BUS BAY - 400KV BUS 3 AT RISHIKESH(UK)	PTCUL	C	400 kv D/C Rishikesh-Koteshwar Bay construction work by M/s NRSSXXVI Ltd	19/May/2025	08:00	20/May/2025	18:00		PLANNED	Requested	
751	RQ219082	OCC_230	sldcuk_sd	BAY	TBCB TRANSFER BUS BAY - 400KV BUS 3 AT RISHIKESH(UK)	PTCUL	C	400 kv D/C Rishikesh-Koteshwar Bay construction work by M/s NRSSXXVI Ltd	02/May/2025	08:00	05/May/2025	18:00		PLANNED	Requested	
752	RQ218628	OCC_230	cpcc2_sd	BAY	414 TIE BAY - 400 KV LUDHIANA-MALERKOTLA (PG) CKT-1 (POWERGRID) AND 400/220 KV 315 MVA ICT 3 AT LUDHIANA(PG) AT 400 KV LUDHIANA(PG) (POWERGRID)		C	For CB Overhauling Works.	18/May/2025	09:00	20/May/2025	18:00	Kindly approve.	PLANNED	Requested	
753	RQ218632	OCC_230	cpcc2_sd	BAY	404 MAIN BAY - 400KV NEWWANPOH-WAGOORA (PG) CKT-2 AT WAGOORA(PG)		C	For Pole and interrupter overhauling in 40452 Pneumatic CB. Line shall remain charged through 400kv TBC Bay	14/May/2025	09:00	24/May/2025	18:00	Kindly approve.	PLANNED	Requested	
754	RQ218627	OCC_230	cpcc2_sd	BAY	401 MAIN BAY - 400KV KOLDAM(NT)-LUDHIANA(PG) (PS) CKT-1 AT LUDHIANA(PG)		C	For CB Overhauling Works.	11/May/2025	09:00	13/May/2025	18:00	Kindly approve.	PLANNED	Requested	
755	RQ218633	OCC_230	cpcc2_sd	BAY	405 MAIN BAY - 400KV NEWWANPOH-WAGOORA (PG) CKT-1 AT WAGOORA(PG)		C	For Pole and interrupter overhauling in 40552 Pneumatic CB. Line shall remain charged through 400kv TBC Bay	02/May/2025	09:00	12/May/2025	18:00	Kindly approve.	PLANNED	Requested	
756	RQ219091	OCC_230	stuup_sd	BAY	410 MAIN BAY - 400 KV SAMBHAL_PRSTL - RAMPUR_PRSTL (UP) CKT-2 (UPPTCL) AT 400 KV SAMBHAL_PRSTL (UP)	UPPTCL	C	CB INTERRUPTER REPLACEMENT WORK	14/May/2025	10:00	23/May/2025	17:00		PLANNED	Requested	
757	RQ218498	OCC_230	stuup_sd	BAY	408 TIE BAY - 400KV BARA(UP)-MEJA TPS(MUN) (UP) CKT-1 AND 400KV MEJA TPS(MUN)-REWA ROAD(UP) (UP) CKT-1 AT MEJA TPS(MUN)	UPPTCL	D	SAS Upgradation, OS Updation, Compliance to cybersecurity Guidelines	13/May/2025	09:00	13/May/2025	18:00		PLANNED	Requested	

758	RQ218544	OCC_230	stuup_sd	BAY	401 MAIN BAY - 400 KV AZAMGARH- GORAKHPUR (UP) CKT-1 (UPPTCL) AT 400 KV GORAKHPUR(UP)	UPPTCL	C	* SHUT DOWN OF 400 KV AZAMGARH BAY FOR REPLACEMENT OF CONTROL AND RELAY PANEL.	12/May/2025	07:00	15/May/2025	18:00		PLANNED	Requested	
759	RQ218508	OCC_230	stuup_sd	BAY	419 MAIN BAY - 400KV ALLAHABAD(PG)- MEJA TPS(MUN) (PG) CKT-1 AT MEJA TPS(MUN)	UPPTCL	D	SAS Upgradation, OS Updation, Compliance to cybersecurity Guidelines	09/May/2025	09:00	09/May/2025	18:00		PLANNED	Requested	
760	RQ218678	OCC_230	stuup_sd	BAY	403 BUS COUPLER BAY - 400KV BUS 1 AT BAREILLY(UP) AND 400KV BUS 2 AT BAREILLY(UP)	UPPTCL	C	* For preventive maintenance work. No supply affected.	09/May/2025	08:00	09/May/2025	17:00		PLANNED	Requested	
761	RQ218505	OCC_230	stuup_sd	BAY	418 MAIN BAY - 400KV ALLAHABAD(PG)- MEJA TPS(MUN) (PG) CKT-2 AT MEJA TPS(MUN)	UPPTCL	D	SAS Upgradation, OS Updation, Compliance to cybersecurity Guidelines	08/May/2025	09:00	08/May/2025	18:00		PLANNED	Requested	
762	RQ218502	OCC_230	stuup_sd	BAY	416 MAIN BAY - 400 KV MEJA TPS(MUN)- MASOLI(UP) (UP) CKT-1 (UPPTCL)	UPPTCL	D	SAS Upgradation, OS Updation, Compliance to cybersecurity Guidelines	06/May/2025	09:00	06/May/2025	18:00		PLANNED	Requested	
763	RQ218673	OCC_230	stuup_sd	BAY	401 MAIN BAY - 400KV DADR(NT)- GR.NOIDA(UPC) (PG) CKT-1 AT GR.NOIDA(UPC)	UPPTCL	C	* Maintenance work will be done of mentioned bay during this shutdown period.	06/May/2025	07:00	06/May/2025	11:00		PLANNED	Requested	
764	RQ218499	OCC_230	stuup_sd	BAY	409 MAIN BAY - 400KV MEJA TPS(MUN)-REWA ROAD(UP) (UP) CKT-1 AT MEJA TPS(MUN)	UPPTCL	D	SAS Upgradation, OS Updation, Compliance to cybersecurity Guidelines	05/May/2025	09:00	05/May/2025	18:00		PLANNED	Requested	
765	RQ218516	OCC_230	stuup_sd	BAY	412 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV MEJA TPS(MUN) (UPPTCL) AND 400KV BUS 1 AT MEJA TPS(MUN) AT 400 KV MEJA TPS(MUN) (UPPTCL)	UPPTCL	D	SAS Upgradation, OS Updation, Compliance to cybersecurity Guidelines	04/May/2025	09:00	04/May/2025	18:00		PLANNED	Requested	
766	RQ218497	OCC_230	stuup_sd	BAY	407 MAIN BAY - 400KV BARA(UP)- MEJA TPS(MUN) (UP) CKT-1 AT MEJA TPS(MUN)	UPPTCL	D	SAS Upgradation, OS Updation, Compliance to cybersecurity Guidelines	03/May/2025	09:00	03/May/2025	18:00		PLANNED	Requested	
767	RQ218545	OCC_230	stuup_sd	BAY	403 BUS COUPLER BAY - 400KV BUS 1 AT GORAKHPUR(UP) AND 400KV BUS 2 AT GORAKHPUR(UP)	UPPTCL	C	* SHUT DOWN OF 400 KV BUS COUPLER BAY ALONG WITH 400 KV MAIN BUS -I FOR MAINTENANCE OF BAY	02/May/2025	07:00	02/May/2025	11:00		PLANNED	Requested	
768	RQ218494	OCC_230	stuup_sd	BAY	405 MAIN BAY - 400KV BARA(UP)- MEJA TPS(MUN) (UP) CKT-2 AT MEJA TPS(MUN)	UPPTCL	D	SAS Upgradation, OS Updation, Compliance to cybersecurity Guidelines	01/May/2025	09:00	01/May/2025	18:00		PLANNED	Requested	
769	RQ217921	OCC_230	ntpcos_sd	BAY	404 MAIN BAY - 400KV NALLAGARH(PG)- KOLDAM(NT) (PG) CKT-1 AT KOLDAM(NT)	NTPC	C	Koldam-Nallagrh line shutdown was required for main breaker (Bay-6) major OH works. These breakers were made in 2007. As per OEM recommendations, breaker major OH need to be done. After having failure of two breakers , We planned for major overhaul of these Hitachi made breakers. Unit side breakers major OH are going during Unit annual OH schedule. For having line side breakers major overhaul, line shutdown required for 7 days. As per Koldam Switchyard design, The line side main breakers are exactly below the main line conductors. The distance between the top of the breaker and line conductor is 8 m. While removing the breaker using hydra for major OH purpose, The distance between top of the hydra and main line conductor is less	08/May/2025	08:00	15/May/2025	18:00	Nalligarh bay num is wrongly written as Bay-4 instead of bay-6	PLANNED	Requested	
770	RQ219143	OCC_230	jhajjar_sd	BAY	408 TIE BAY - 400KV JHAJJAR(APCL)- MUNDKA(DV) (APCL) CKT-2 AND 400KV JHAJJAR(APCL)- DAULATABAD(HV) (HV) CKT-1 AT JHAJJAR(APCL)	APCPL	C	OH of CB852	01/May/2025	08:00	10/May/2025	18:00	Munka-2 and Daultabad Line-1 will be in service through main bay	PLANNED	Requested	
771	RQ218207	OCC_230	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 9 AT FATEHGARH_II(PG)		D	For CoE Compliances, AMP works	28/May/2025	17:00	29/May/2025	23:59		PLANNED	Requested	

772	RQ218724	OCC_230	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KATHAL(PG)		D	AMP Work	27/May/2025	10:00	27/May/2025	16:00	Kindly approve.	PLANNED	Requested	
773	RQ218251	OCC_230	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT JAIPUR SOUTH(PG)		D	TBC related Scheme checking and TBC isolator alignment work	27/May/2025	09:00	27/May/2025	18:00		PLANNED	Requested	
774	RQ218238	OCC_230	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BHIWADI(PG)		D	Shutdown required for retrofitting and testing of electromechanical/st atic LBB relays with numerical LBB relays in its main bay and AMP works	27/May/2025	09:00	27/May/2025	18:00		PLANNED	Requested	
775	RQ218206	OCC_230	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT FATEHGARH_II(PG)		D	For CoE Compliances, AMP works	26/May/2025	17:00	27/May/2025	23:59		PLANNED	Requested	
776	RQ218237	OCC_230	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BHIWADI(PG)		D	Shutdown required for retrofitting and testing of electromechanical/st atic LBB relays with numerical LBB relays in its main bay and AMP works	26/May/2025	09:00	26/May/2025	18:00		PLANNED	Requested	
777	RQ218250	OCC_230	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT JAIPUR SOUTH(PG)		D	TBC related Scheme checking and TBC isolator alignment work	26/May/2025	09:00	26/May/2025	18:00		PLANNED	Requested	
778	RQ218205	OCC_230	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT FATEHGARH_II(PG)		D	For CoE Compliances, AMP works	24/May/2025	17:00	25/May/2025	23:59		PLANNED	Requested	
779	RQ218236	OCC_230	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BHIWADI(PG)		D	Shutdown required for retrofitting and testing of electromechanical/st atic LBB relays with numerical LBB relays in its main bay and AMP works	24/May/2025	09:00	24/May/2025	18:00		PLANNED	Requested	
780	RQ218230	OCC_230	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	23/May/2025	18:00	24/May/2025	23:00		PLANNED	Requested	
781	RQ218249	OCC_230	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT BHADLA(PG)		D	Attending COE/protection Audit points & CSD fine tuning	23/May/2025	17:00	23/May/2025	23:59		PLANNED	Requested	
782	RQ218204	OCC_230	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT FATEHGARH_II(PG)		D	For CoE Compliances, AMP works	23/May/2025	17:00	24/May/2025	23:59		PLANNED	Requested	
783	RQ218726	OCC_230	cpcc2_sd	TRANSFORMER	400/220 KV 250 MVA ICT 2 AT MOGA(PG)		D	AMP Work	23/May/2025	10:00	23/May/2025	16:00	Kindly approve.	PLANNED	Requested	
784	RQ218263	OCC_230	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BASSI(PG)		D	400kV Busbar Relay Retrofitment work.	23/May/2025	09:00	24/May/2025	18:00		PLANNED	Requested	
785	RQ218248	OCC_230	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BHADLA(PG)		D	Attending COE/protection Audit points & CSD fine tuning	22/May/2025	17:00	22/May/2025	23:59		PLANNED	Requested	
786	RQ218719	OCC_230	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT WAGOORA(PG)		D	For putting ICT-1V in service in place of Spare ICT-1/2.	22/May/2025	11:00	22/May/2025	12:00	Kindly approve.	PLANNED	Requested	
787	RQ218229	OCC_230	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	21/May/2025	18:00	22/May/2025	23:00		PLANNED	Requested	
788	RQ218203	OCC_230	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT FATEHGARH_II(PG)		D	For CoE Compliances, AMP works	21/May/2025	17:00	22/May/2025	23:59		PLANNED	Requested	
789	RQ218262	OCC_230	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BASSI(PG)		D	400kV Busbar Relay Retrofitment work.	21/May/2025	09:00	22/May/2025	18:00		PLANNED	Requested	
790	RQ218723	OCC_230	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KATHAL(PG)		D	AMP Work	20/May/2025	10:00	20/May/2025	16:00	Kindly approve.	PLANNED	Requested	
791	RQ218228	OCC_230	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	19/May/2025	18:00	20/May/2025	23:00		PLANNED	Requested	
792	RQ218202	OCC_230	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT FATEHGARH_II(PG)		D	For CoE Compliances, AMP works	19/May/2025	17:00	20/May/2025	23:59		PLANNED	Requested	
793	RQ218227	OCC_230	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	17/May/2025	18:00	18/May/2025	23:00		PLANNED	Requested	
794	RQ218201	OCC_230	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT FATEHGARH_III(PG)		D	For CoE Compliances, AMP works	17/May/2025	17:00	18/May/2025	23:59		PLANNED	Requested	
795	RQ218718	OCC_230	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT WAGOORA(PG)		D	AMP Work	17/May/2025	10:00	17/May/2025	16:00	Kindly approve.	PLANNED	Requested	
796	RQ218717	OCC_230	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT WAGOORA(PG)		D	AMP Work	16/May/2025	10:00	16/May/2025	16:00	Kindly approve.	PLANNED	Requested	
797	RQ218260	OCC_230	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KANKROLI(PG)		D	AMP Work	16/May/2025	09:00	16/May/2025	18:00		PLANNED	Requested	
798	RQ218226	OCC_230	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	15/May/2025	18:00	16/May/2025	23:00		PLANNED	Requested	
799	RQ218200	OCC_230	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FATEHGARH_II(PG)		D	For CoE Compliances, AMP works	15/May/2025	17:00	16/May/2025	23:59		PLANNED	Requested	
800	RQ218235	OCC_230	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BHIWADI(PG)		D	Shutdown required for retrofitting and testing of electromechanical/st atic LBB relays with numerical LBB relays in its tie bay	14/May/2025	09:00	14/May/2025	13:00		PLANNED	Requested	

801	RQ218225	OCC_230	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	13/May/2025	18:00	14/May/2025	23:00		PLANNED	Requested	
802	RQ218199	OCC_230	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FATEHGARH_II(PG)		D	For CoE Compliances, AMP works	13/May/2025	17:00	14/May/2025	23:59		PLANNED	Requested	
803	RQ218234	OCC_230	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BHIWADI(PG)		D	Shutdown required for retrofitting and testing of electromechanical/st atic LBB relays with numerical LBB relays in its tie bay	13/May/2025	09:00	13/May/2025	13:00		PLANNED	Requested	
804	RQ218233	OCC_230	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BHIWADI(PG)		D	Shutdown required for retrofitting and testing of electromechanical/st atic LBB relays with numerical LBB relays in its tie bay	12/May/2025	09:00	12/May/2025	13:00		PLANNED	Requested	
805	RQ218224	OCC_230	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	11/May/2025	18:00	12/May/2025	23:00		PLANNED	Requested	
806	RQ218247	OCC_230	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT BHADLA(PG)		D	Attending COE/protection Audit points & CSD fine tuning	10/May/2025	17:00	10/May/2025	23:59		PLANNED	Requested	
807	RQ218223	OCC_230	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	09/May/2025	18:00	10/May/2025	23:00		PLANNED	Requested	
808	RQ218246	OCC_230	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT BHADLA(PG)		D	Attending COE/protection Audit points & CSD fine tuning	09/May/2025	17:00	09/May/2025	23:59		PLANNED	Requested	
809	RQ218245	OCC_230	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BHADLA(PG)		D	Attending COE/protection Audit points & CSD fine tuning	08/May/2025	17:00	08/May/2025	23:59		PLANNED	Requested	
810	RQ218244	OCC_230	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BHADLA(PG)		D	Attending COE/protection Audit points & CSD fine tuning	07/May/2025	17:00	07/May/2025	23:59		PLANNED	Requested	
811	RQ218254	OCC_230	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BAGHPAT(PG)		D	General AMP of ICT & Relay Testing Work	07/May/2025	10:00	07/May/2025	18:00		PLANNED	Requested	
812	RQ218243	OCC_230	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BHADLA(PG)		D	Attending COE/protection Audit points & CSD fine tuning	06/May/2025	17:00	06/May/2025	23:59		PLANNED	Requested	
813	RQ218242	OCC_230	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA(PG)		D	Attending COE/protection Audit points & CSD fine tuning	05/May/2025	17:00	05/May/2025	23:59		PLANNED	Requested	
814	RQ218728	OCC_230	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HAMIRPUR(PG)		D	For AMP of ICT, Insulation Coating on Tertiary Bushing Live portion and Connectors, OSR modification as per CC-Protection circular	05/May/2025	10:00	05/May/2025	16:00	Kindly approve.	PLANNED	Requested	
815	RQ218253	OCC_230	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BAGHPAT(PG)		C	For SF6 gas leakage arrest work in 220 kv side LA of Y-phase and General AMP	05/May/2025	10:00	06/May/2025	18:00		PLANNED	Requested	
816	RQ218261	OCC_230	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BASSI(PG)		D	400kv Busbar Relay Retrofitment work.	05/May/2025	09:00	06/May/2025	18:00		PLANNED	Requested	
817	RQ218725	OCC_230	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT WAGOORA(PG)		D	For Replacement of 220KV ICT-2 20289B to Bus-2 Droppers Under ADDCAP vide CERC petition No 470/TT/2020 dated 14.10.2021	04/May/2025	09:00	04/May/2025	18:00	Under construction head.Kindly approve.	PLANNED	Requested	
818	RQ218722	OCC_230	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT LUDHIANA(PG)		D	AMP Work	02/May/2025	10:00	02/May/2025	16:00	Kindly approve.	PLANNED	Requested	
819	RQ218727	OCC_230	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HAMIRPUR(PG)		D	For AMP of ICT, Insulation Coating on Tertiary Bushing Live portion and Connectors, OSR modification as per CC-Protection circular	02/May/2025	10:00	02/May/2025	16:00	Kindly approve.	PLANNED	Requested	
820	RQ218721	OCC_230	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT FATEHABAD(PG)		D	AMP Work	01/May/2025	10:00	01/May/2025	16:00	Kindly approve.	PLANNED	Requested	
821	RQ218720	OCC_230	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PARBATI POOLING BANALA(PG)		C	Replacement of defective ICT-2 B phase Unit with Cold spare.	01/May/2025	10:00	05/May/2025	18:00	Kindly approve.	PLANNED	Requested	
822	RQ218264	OCC_230	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAHARANIBAGH(PG)		C	To arrest the oil leakage from Y-Ph Inspection window	01/May/2025	09:00	01/May/2025	19:00		PLANNED	Requested	
823	RQ218257	OCC_230	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAWANA(DV)		C	For replacing 315 MVA ICT 3(owned by POWERGRID) with 500 MVA ICT at DTL Bawana SS	01/May/2025	08:00	31/May/2025	18:00		PLANNED	Requested	
824	RQ218252	OCC_230	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HISSAR(PG)		D	AMP Work	01/May/2025	06:00	01/May/2025	19:00		PLANNED	Requested	
825	RQ218582	OCC_230	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT LUCKNOW_1(PG)	POWERGRID	D	400KV BUSBAR-1 RELAY RETROFITMENT WORK, LBB RETROFITMENT TESTING (404 BAY), BUSBAR PROTECTION FUNCTIONAL TESTING AT 400KV LUCKNOW SS	27/May/2025	10:00	27/May/2025	18:00		PLANNED	Requested	
826	RQ218583	OCC_230	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT LUCKNOW_1(PG)	POWERGRID	D	400KV BUSBAR-1 RELAY RETROFITMENT WORK, LBB TESTING (401 BAY) & BUSBAR PROTECTION FUNCTIONAL TESTING AT 400KV LUCKNOW SS.	22/May/2025	10:00	22/May/2025	18:00		PLANNED	Requested	
827	RQ218621	OCC_230	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SOHAWAL(PG)	POWERGRID	D	Relay Testing and Protection Scheme Implementation	13/May/2025	09:00	13/May/2025	18:00		PLANNED	Requested	

828	RQ218590	OCC_230	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT LUCKNOW_1(PG)	POWERGRID	D	220KV BUSBAR-2 PROTECTION RETROFITMENT & FUNCTIONAL TESTING AND PRIMARY INJECTION TESTING WITH ASSOCIATED BAY AT 400KV LUCKNOW SS	12/May/2025	10:00	12/May/2025	18:00		PLANNED	Requested	
829	RQ218615	OCC_230	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT LUCKNOW_1(PG)	POWERGRID	D	220KV BUSBAR-2 PROTECTION RETROFITMENT & FUNCTIONAL TESTING AND PRIMARY INJECTION TESTING WITH ASSOCIATED BAY AT 400KV LUCKNOW SS	09/May/2025	10:00	09/May/2025	18:00		PLANNED	Requested	
830	RQ218273	OCC_230	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ROORKEE(PG)	POWERGRID	D	relay retrofitment work	09/May/2025	08:00	09/May/2025	18:00		PLANNED	Requested	
831	RQ218272	OCC_230	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ROORKEE(PG)	POWERGRID	D	relay retrofitment work	08/May/2025	08:00	08/May/2025	18:00		PLANNED	Requested	
832	RQ218617	OCC_230	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT LUCKNOW_1(PG)	POWERGRID	D	220KV BUSBAR-1 PROTECTION RETROFITMENT FUNCTIONAL TESTING AND PRIMARY INJECTION TESTING WITH ASSOCIATED BAY AT 400KV LUCKNOW SS	05/May/2025	10:00	05/May/2025	18:00		PLANNED	Requested	
833	RQ219006	OCC_230	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 10 AT FATEHGARH_II(PG)	POWERGRID	D	For erection of the LM tower near 220 kv GIS bushing. For pending commissioning works	03/May/2025	17:00	10/May/2025	23:00		PLANNED	Requested	
834	RQ218620	OCC_230	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT LUCKNOW_1(PG)	POWERGRID	D	220KV BUSBAR-1 PROTECTION RETROFITMENT FUNCTIONAL TESTING AND PRIMARY INJECTION TESTING WITH ASSOCIATED BAY AT 400KV LUCKNOW SS	02/May/2025	10:00	02/May/2025	18:00		PLANNED	Requested	
835	RQ217883	OCC_230	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT FATEHPUR(PG)	POWERGRID	D	AMP work.	02/May/2025	09:00	02/May/2025	18:00		PLANNED	Requested	
836	RQ218907	OCC_230	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT AGRA(PG)	POWERGRID	D	Commissioning of CSD in Main Bay of 315 MVA, 400/220 KV ICT-2 at Agra (PG)	02/May/2025	09:00	02/May/2025	18:00		PLANNED	Requested	
837	RQ218566	OCC_230	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AJMER(RS)	RRVPNL	D	Quarterly maintenance work of associated equipments of Bay & Transformer.	27/May/2025	08:00	27/May/2025	18:00		PLANNED	Requested	
838	RQ218581	OCC_230	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT JOHPUR(RS)	RRVPNL	D	Quarterly Preventive Maintenance	23/May/2025	08:00	23/May/2025	18:00		PLANNED	Requested	
839	RQ218569	OCC_230	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JOHPUR(RS)	RRVPNL	D	Shutdown required on 23.04.2025 for replacement of differential relay on protection panel	23/May/2025	08:00	23/May/2025	18:00		PLANNED	Requested	
840	RQ218573	OCC_230	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK	22/May/2025	08:00	23/May/2025	18:00		PLANNED	Requested	
841	RQ218568	OCC_230	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT RATANGARH(RS)	RRVPNL	C	For LV bushing replacement work	22/May/2025	08:00	23/May/2025	18:00		PLANNED	Requested	
842	RQ218575	OCC_230	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT RAMGARH(RS)	RRVPNL	D	Quarterly Maintenance	21/May/2025	16:00	21/May/2025	23:00		PLANNED	Requested	
843	RQ218580	OCC_230	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JOHPUR(RS)	RRVPNL	D	Quarterly Preventive Maintenance	21/May/2025	08:00	21/May/2025	18:00		PLANNED	Requested	
844	RQ218565	OCC_230	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT RAMGARH(RS)	RRVPNL	D	Quarterly Maintenance	19/May/2025	16:00	19/May/2025	23:00		PLANNED	Requested	
845	RQ218564	OCC_230	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK	19/May/2025	08:00	20/May/2025	18:00		PLANNED	Requested	
846	RQ218570	OCC_230	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT RATANGARH(RS)	RRVPNL	C	For HV bushing replacement work	15/May/2025	08:00	17/May/2025	18:00		PLANNED	Requested	
847	RQ218576	OCC_230	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BABAI(RS)	RRVPNL	D	Half Yearly maintenance and testing of equipments	15/May/2025	08:00	15/May/2025	18:00		PLANNED	Requested	
848	RQ218567	OCC_230	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BABAI(RS)	RRVPNL	D	Half Yearly maintenance and testing of equipments	08/May/2025	08:00	08/May/2025	18:00		PLANNED	Requested	
849	RQ218956	OCC_230	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT RAJWEST(RW)	RRVPNL	D	Planned maintenance	08/May/2025	08:00	08/May/2025	18:00		PLANNED	Requested	
850	RQ218574	OCC_230	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT HEERAPURA(RS)	RRVPNL	D	Complete painting work of Transformer	05/May/2025	08:00	05/May/2025	18:00		PLANNED	Requested	
851	RQ217829	OCC_230	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT SULTANPUR(UP)	UPPTCL	C	* For Preventive Maintenance of Transformer	22/May/2025	10:00	22/May/2025	17:00		PLANNED	Requested	
852	RQ217926	OCC_230	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SULTANPUR(UP)	UPPTCL	C	* For Preventive Maintenance of Transformer	21/May/2025	10:00	21/May/2025	17:00		PLANNED	Requested	
853	RQ217927	OCC_230	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SULTANPUR(UP)	UPPTCL	C	* For Preventive Maintenance of Transformer	20/May/2025	10:00	20/May/2025	17:00		PLANNED	Requested	
854	RQ218467	OCC_230	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 1 AT MASOLI(UP)	UPPTCL	C	Routine testing	18/May/2025	11:00	18/May/2025	17:00	No Supply will be Disturb during shutdown.All load feeded from ICT -II & ICT-III	PLANNED	Requested	
855	RQ218482	OCC_230	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT GR.NOIDA(UPC)	UPPTCL	C	* Maintenance and testing work will be done of mentioned ICT during this shutdown period.	18/May/2025	08:00	18/May/2025	17:00		PLANNED	Requested	

856	RQ218468	OCC_230	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 2 AT MASOLI(UP)	UPPTCL	C	Routine testing	16/May/2025	11:00	16/May/2025	17:00	No Supply will be Disturb during shutdown.All load feeded from ICT -I & ICT-III	PLANNED	Requested	
857	RQ218469	OCC_230	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 3 AT MASOLI(UP)	UPPTCL	C	Routine testing	14/May/2025	11:00	14/May/2025	17:00	No Supply will be Disturb during shutdown.All load feeded from ICT -I & ICT-II.	PLANNED	Requested	
858	RQ217928	OCC_230	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PANKI(UP)	UPPTCL	C	* SHUTDOWN OF 315 MVA ICT-II FOR STRINGING OF 220KV JACK BUS TWIN MOOSE CONDUCTOR OF 315 MVA ICT-II REPLACEMENT OF 22	12/May/2025	10:00	19/May/2025	17:00		PLANNED	Requested	
859	RQ218483	OCC_230	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT GR.NOIDA(UPC)	UPPTCL	C	* Maintenance and testing work will be done during this shutdown period of mentioned ICT.	11/May/2025	08:00	11/May/2025	17:00		PLANNED	Requested	
860	RQ218448	OCC_230	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT SARNATH(UP)	UPPTCL	D	ForTan delta testing of bushing & CTs and general maintenance work	07/May/2025	09:00	07/May/2025	17:00		PLANNED	Requested	
861	RQ217899	OCC_230	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT LUCKNOW(UP)	UPPTCL	C	* Shutdown required for Tan Delta Tesing of 500MVA ICT-II . During shutdown period supply not affected. Supply fed from 500M	06/May/2025	09:00	06/May/2025	18:00		PLANNED	Requested	
862	RQ218447	OCC_230	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SARNATH(UP)	UPPTCL	D	ForTan delta testing of bushing & CTs and general maintenance work	06/May/2025	09:00	06/May/2025	17:00		PLANNED	Requested	
863	RQ218461	OCC_230	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT JEHTA_HARDOI ROAD (UP)	UPPTCL	C	* Shutdown of 500 MVA ICT-2 for Aircell replacement work.	05/May/2025	10:00	06/May/2025	17:00		PLANNED	Requested	
864	RQ218208	OCC_230	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT PANKI(UP)	UPPTCL	C	* SHUTDOWN OF 500MVA ICT-I FOR STRINGING OF 220KV JACK BUS TWIN MOOSE CONDUCTOR OF 500MVA ICT-I	05/May/2025	10:00	11/May/2025	17:00		PLANNED	Requested	
865	RQ218449	OCC_230	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SARNATH(UP)	UPPTCL	D	For replacement of OSR relay	05/May/2025	09:00	05/May/2025	17:00		PLANNED	Requested	
866	RQ219098	OCC_230	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ORAI(UP)	UPPTCL	D	for bus bar protection checking of 220 kv LV side Bay of 315 MVA NEW ICT 3 TO BE COMMISSIONED	05/May/2025	09:00	05/May/2025	17:00	WHOLE 220 KV LEVEL WILL BE UNDER SHUTDOWN. SUPPLY WILL BE COORDINATED WITH ALDS SUBJECT TO REAL TIME CONDITIONS AS CONNECTED SUBSTATIONS HAS 2ND INCOMING SOURCES	PLANNED	Requested	
867	RQ219097	OCC_230	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ORAI(UP)	UPPTCL	D	for bus bar protection checking of 220 kv LV side Bay of 315 MVA NEW ICT 3 TO BE COMMISSIONED	05/May/2025	09:00	05/May/2025	17:00	WHOLE 220 KV LEVEL WILL BE UNDER SHUTDOWN. SUPPLY WILL BE COORDINATED WITH ALDS SUBJECT TO REAL TIME CONDITIONS AS CONNECTED SUBSTATIONS HAS 2ND INCOMING SOURCES	PLANNED	Requested	
868	RQ217900	OCC_230	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT LUCKNOW(UP)	UPPTCL	C	* Shutdown required for Tan Delta Tesing of 500MVA ICT-I . During shutdown period supply not affected. Supply fed from 500MV	05/May/2025	09:00	05/May/2025	18:00		PLANNED	Requested	
869	RQ218491	OCC_230	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAREILLY(UP)	UPPTCL	C	* For Preventive Maintenance works. No supply affected, maintained through 315 MVA ICT I and 315 MVA ICT II	05/May/2025	08:00	05/May/2025	17:00		PLANNED	Requested	
870	RQ218493	OCC_230	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BAREILLY(UP)	UPPTCL	C	* For Preventive Maintenance works. No supply affected, maintained through 315 MVA ICT I and 315 MVA ICT III	04/May/2025	08:00	04/May/2025	17:00		PLANNED	Requested	
871	RQ218492	OCC_230	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAREILLY(UP)	UPPTCL	C	* For Preventive Maintenance works. No supply affected, maintained through 315 MVA ICT II and 315 MVA ICT III	03/May/2025	08:00	03/May/2025	17:00		PLANNED	Requested	
872	RQ218462	OCC_230	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT JEHTA_HARDOI ROAD (UP)	UPPTCL	D	* Shutdown of 500 MVA ICT-2 for Aircell replacement work.	02/May/2025	10:00	03/May/2025	17:00		PLANNED	Requested	
873	RQ218481	OCC_230	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT SAMBHAL_PRSTL (UP)	UPPTCL	D	AMP work	01/May/2025	10:00	01/May/2025	17:00		PLANNED	Requested	
874	RQ218614	OCC_230	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT KIRORI(HV)	HVPNL	D	Preventive maintenance for upcoming summer season	21/May/2025	10:00	21/May/2025	17:00		PLANNED	Requested	
875	RQ218612	OCC_230	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KIRORI(HV)	HVPNL	D	Preventive maintenance for upcoming summer season	13/May/2025	10:00	13/May/2025	17:00		PLANNED	Requested	

876	RQ218613	OCC_230	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KIRORI(HV)	HVPNL	D	Preventive maintenance for upcoming summer season	06/May/2025	10:00	06/May/2025	17:00		PLANNED	Requested	
877	RQ217896	OCC_230	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DAULATABAD(HV)	HVPNL	D	For Yearly Mtc.	01/May/2025	09:00	01/May/2025	17:00		PLANNED	Requested	
878	RQ218985	OCC_230	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FATEHGARH_III(PG)	PRTL	D	Amp Works	18/May/2025	15:00	19/May/2025	23:00		PLANNED	Requested	
879	RQ218987	OCC_230	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT FATEHGARH_III(PG)	PRTL	D	Amp Works	16/May/2025	15:00	17/May/2025	23:00		PLANNED	Requested	
880	RQ218986	OCC_230	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT FATEHGARH_III(PG)	PRTL	D	Amp Works	13/May/2025	15:00	14/May/2025	23:00		PLANNED	Requested	
881	RQ218984	OCC_230	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FATEHGARH_III(PG)	PRTL	D	Amp Works	11/May/2025	15:00	12/May/2025	23:00		PLANNED	Requested	
882	RQ218431	OCC_230	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAKHU(P5)	PSTCL	D	Nut bolt tightening of HV and LV jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	14/May/2025	08:00	14/May/2025	18:00		PLANNED	Requested	
883	RQ218433	OCC_230	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT RAIPURA(P5)	PSTCL	D	Annual Protection Testing of ICT and its related equipments	12/May/2025	08:00	12/May/2025	18:00		PLANNED	Requested	
884	RQ218430	OCC_230	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT ROPAR(PSTCL)	PSTCL	D	Annual Maintenance/Protection testing of ICT and related equipments	12/May/2025	08:00	13/May/2025	18:00		PLANNED	Requested	
885	RQ218429	OCC_230	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT ROPAR(PSTCL)	PSTCL	D	Annual Maintenance/Protection testing of ICT and related equipments	09/May/2025	08:00	10/May/2025	18:00		PLANNED	Requested	
886	RQ218432	OCC_230	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT RAIPURA(P5)	PSTCL	D	Annual Protection Testing of ICT and its related equipments	09/May/2025	08:00	09/May/2025	18:00		PLANNED	Requested	
887	RQ218428	OCC_230	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAKHU(P5)	PSTCL	D	Nut bolt tightening of HV and LV jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	05/May/2025	08:00	05/May/2025	18:00		PLANNED	Requested	
888	RQ218427	OCC_230	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAKHU(P5)	PSTCL	D	Nut bolt tightening of HV and LV jumpers, cleaning of bushes,BMK,CTR Panel and C&R Panels	01/May/2025	08:00	01/May/2025	18:00		PLANNED	Requested	
889	RQ219141	OCC_230	ntpcos_sd	TRANSFORMER	400/132 KV 200 MVA ICT 1 AT RIHAND(NT)	NTPC	C	289B,389A & 389T Isolators replacement	14/May/2025	08:00	31/May/2025	18:00	ICT-1 shutdown required	PLANNED	Requested	
890	RQ219079	OCC_230	sldcuk_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT RISHIKESH(UK)	PTCUL	D	Preventive Maintenance work	05/May/2025	10:00	05/May/2025	18:00		PLANNED	Requested	
891	RQ219078	OCC_230	sldcuk_sd	TRANSFORMER	400/220 KV 240 MVA ICT 1 AT RISHIKESH(UK)	PTCUL	D	Preventive Maintenance work	03/May/2025	10:00	03/May/2025	18:00		PLANNED	Requested	
892	RQ218607	OCC_230	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 2 AT PITHORAGARH(PG)	POWERGRID	D	AMP OF 100MVA ICT-2 AT PITHORAGARH	13/May/2025	09:00	13/May/2025	18:00		PLANNED	Requested	
893	RQ218611	OCC_230	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 1 AT PITHORAGARH(PG)	POWERGRID	D	AMP OF 100MVA ICT-1 AT PITHORAGARH	12/May/2025	09:00	12/May/2025	18:00		PLANNED	Requested	
894	RQ218591	OCC_230	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 2 AT PITHORAGARH(PG)	POWERGRID	D	AMP OF 100MVA ICT-2 AT PITHORAGARH	09/May/2025	09:00	09/May/2025	18:00		PLANNED	Requested	
895	RQ218537	OCC_230	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-BHARI(P5) (BB) CKT-1	BBMB	D	Tightening of jumpers ,Tree Cutting and ground Mtc.etc From tower no 81 to 97 .	31/May/2025	08:00	31/May/2025	18:00		PLANNED	Requested	
896	RQ218535	OCC_230	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-BHARI(P5) (BB) CKT-1	BBMB	D	Tightening of jumpers ,Tree Cutting and ground Mtc.etc From tower no 71 to 80.	29/May/2025	08:00	29/May/2025	18:00		PLANNED	Requested	
897	RQ218530	OCC_230	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(P5) (BBMB) CKT-1	BBMB	D	Patrolling of line alongwith Tree trimming and Jumper tightening	28/May/2025	08:00	28/May/2025	18:00		PLANNED	Requested	
898	RQ218531	OCC_230	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-BHARI(P5) (BB) CKT-1	BBMB	D	Tightening of jumpers ,Tree Cutting and ground Mtc.etc From tower no 61 to 70.	28/May/2025	08:00	28/May/2025	18:00		PLANNED	Requested	
899	RQ218527	OCC_230	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-BHARI(P5) (BB) CKT-1	BBMB	D	Tightening of jumpers ,Tree Cutting and ground Mtc.etc From tower no 46 to 60.	27/May/2025	08:00	27/May/2025	18:00		PLANNED	Requested	
900	RQ218525	OCC_230	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-BHARI(P5) (BB) CKT-1	BBMB	D	Tightening of jumpers ,Tree Cutting and ground Mtc.etc From tower no 31 to 45.	26/May/2025	08:00	26/May/2025	18:00		PLANNED	Requested	
901	RQ218521	OCC_230	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-BHARI(P5) (BB) CKT-1	BBMB	D	Tightening of jumpers ,Tree Cutting and ground Mtc.etc From tower no 16 to 30.	24/May/2025	08:00	24/May/2025	18:00		PLANNED	Requested	
902	RQ218520	OCC_230	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-GOBINDGARH(P5) (BB) CKT-2	BBMB	D	Tightening of jumpers ,Tree Cutting and ground Mtc.etc From tower no 185 to 200.	23/May/2025	08:00	23/May/2025	18:00		PLANNED	Requested	
903	RQ218519	OCC_230	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-GOBINDGARH(P5) (BB) CKT-2	BBMB	D	Tightening of jumpers ,Tree Cutting and ground Mtc.etc From tower no 111 to 123.	22/May/2025	08:00	22/May/2025	18:00		PLANNED	Requested	
904	RQ218850	OCC_230	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(R5) (BB) CKT-2	BBMB	D	For Bay Maintenance, Line patrolling & Tree trimming	22/May/2025	08:00	22/May/2025	18:00		PLANNED	Requested	

905	RQ218515	OCC_230	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-GOBINDGARH(P5) (BB) CKT-2	BBMB	D	Tightening of jumpers ,Tree Cutting and ground Mtc.etc From tower no 91 to 110.	21/May/2025	08:00	21/May/2025	18:00		PLANNED	Requested	
906	RQ218512	OCC_230	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-GOBINDGARH(P5) (BB) CKT-2	BBMB	D	Tightening of jumpers ,Tree Cutting and ground Mtc.etc From tower no 81 to 90 .	20/May/2025	08:00	20/May/2025	18:00		PLANNED	Requested	
907	RQ218849	OCC_230	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(R5) (BB) CKT-1	BBMB	D	For Bay Maintenance, Line patrolling & Tree trimming	20/May/2025	08:00	20/May/2025	18:00		PLANNED	Requested	
908	RQ218928	OCC_230	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_L-GANGUWAL (BB) CKT-2	BBMB	D	Half Yearly mtc	20/May/2025	08:00	21/May/2025	18:00		PLANNED	Requested	
909	RQ218509	OCC_230	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-GOBINDGARH(P5) (BB) CKT-2	BBMB	D	Tightening of jumpers ,Tree Cutting and ground Mtc.etc From tower no 71 to 80.	19/May/2025	08:00	19/May/2025	18:00		PLANNED	Requested	
910	RQ218510	OCC_230	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-2	BBMB	D	Tree cutting and Jumper tightening TN 1 to 10	19/May/2025	08:00	19/May/2025	18:00		PLANNED	Requested	
911	RQ218504	OCC_230	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-GOBINDGARH(P5) (BB) CKT-2	BBMB	D	Tightening of jumpers ,Tree Cutting and ground Mtc.etc From tower no 61 to 70.	17/May/2025	08:00	17/May/2025	18:00		PLANNED	Requested	
912	RQ218501	OCC_230	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-GOBINDGARH(P5) (BB) CKT-2	BBMB	D	Tightening of jumpers ,Tree Cutting and ground Mtc.etc From tower no 46 to 60.	16/May/2025	08:00	16/May/2025	18:00		PLANNED	Requested	
913	RQ218503	OCC_230	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-1	BBMB	D	Tree cutting and Jumper tightening TN 1 to 10	16/May/2025	08:00	16/May/2025	18:00		PLANNED	Requested	
914	RQ218479	OCC_230	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-GOBINDGARH(P5) (BB) CKT-2	BBMB	D	Tightening of jumpers ,Tree Cutting and ground Mtc.etc From tower no 31 to 45.	15/May/2025	08:00	15/May/2025	18:00		PLANNED	Requested	
915	RQ218946	OCC_230	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-DHULKOTE (BB) CKT-2	BBMB	D	Quarterly mtc.	15/May/2025	08:00	15/May/2025	18:00		PLANNED	Requested	
916	RQ218936	OCC_230	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHAR-GANGUWAL (BB) CKT-2	BBMB	D	Half Yearly Mtc. at Ganguwal & Dehar.	15/May/2025	08:00	16/May/2025	18:00		PLANNED	Requested	
917	RQ218476	OCC_230	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-GOBINDGARH(P5) (BB) CKT-2	BBMB	D	Tightening of jumpers ,Tree Cutting and ground Mtc.etc From tower no 16 to 30.	14/May/2025	08:00	14/May/2025	18:00		PLANNED	Requested	
918	RQ218939	OCC_230	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DELHI RR(BB)-NARELA(DV) (BBMB) CKT-2	BBMB	D	Yearly mtc	14/May/2025	08:00	14/May/2025	18:00		PLANNED	Requested	
919	RQ218945	OCC_230	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-DHULKOTE (BB) CKT-1	BBMB	D	Quarterly mtc.	14/May/2025	08:00	14/May/2025	18:00		PLANNED	Requested	
920	RQ218474	OCC_230	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-GOBINDGARH(P5) (BB) CKT-2	BBMB	D	Tightening of jumpers ,Tree Cutting and ground Mtc.etc From tower no 01 to 15 .	13/May/2025	08:00	13/May/2025	18:00		PLANNED	Requested	
921	RQ218943	OCC_230	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGHARH-CHARKHI DADRI (BB) CKT-1	BBMB	D	Half Yearly mtc	13/May/2025	08:00	13/May/2025	18:00		PLANNED	Requested	
922	RQ218921	OCC_230	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-KURUKSHETRA (BB) CKT-1	BBMB	D	Quarterly mtc.	13/May/2025	00:00	13/May/2025	18:00		PLANNED	Requested	
923	RQ218935	OCC_230	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHAR-GANGUWAL (BB) CKT-1	BBMB	D	Half Yearly mtc	12/May/2025	08:00	13/May/2025	18:00		PLANNED	Requested	
924	RQ218918	OCC_230	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-3	BBMB	D	Yearly mtc	09/May/2025	08:00	09/May/2025	18:00		PLANNED	Requested	
925	RQ218922	OCC_230	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(P5) (BBMB) CKT-1	BBMB	D	Replacement of Y-Phase CTs (R,Y,B) T-Bus Side.	08/May/2025	08:00	08/May/2025	18:00		PLANNED	Requested	
926	RQ218466	OCC_230	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(P5) (BBMB) CKT-1	BBMB	D	Patrolling of line alongwith Tree trimming and Jumper tightening	08/May/2025	08:00	08/May/2025	18:00		PLANNED	Requested	
927	RQ218927	OCC_230	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_L-GANGUWAL (BB) CKT-1	BBMB	D	Half Yearly mtc	08/May/2025	08:00	09/May/2025	18:00		PLANNED	Requested	
928	RQ218941	OCC_230	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGHARH(BB)-BADARPUR(NT) (BB) CKT-2	BBMB	D	Half Yearly mtc	07/May/2025	08:00	07/May/2025	18:00		PLANNED	Requested	
929	RQ218938	OCC_230	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DELHI RR(BB)-NARELA(DV) (BBMB) CKT-1	BBMB	D	Yearly mtc	07/May/2025	08:00	07/May/2025	18:00		PLANNED	Requested	
930	RQ218924	OCC_230	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-MAHINDERGARH(H V) (BB) CKT-2	BBMB	D	Half Yearly mtc	06/May/2025	08:00	06/May/2025	18:00		PLANNED	Requested	
931	RQ218940	OCC_230	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGHARH(BB)-BADARPUR(NT) (BB) CKT-1	BBMB	D	Half Yearly mtc	06/May/2025	08:00	06/May/2025	18:00		PLANNED	Requested	
932	RQ218929	OCC_230	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-JAMALPUR (BB) CKT-2	BBMB	D	Pre-Monsoon /half yearly Mtc. Of line	05/May/2025	08:00	07/May/2025	18:00		PLANNED	Requested	
933	RQ218923	OCC_230	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-1	BBMB	D	Replacement of Y-Phase CT	02/May/2025	08:00	02/May/2025	18:00		PLANNED	Requested	

934	RQ218957	OCC_230	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-KURUKSHETRA (BB) CKT-1	BBMB	C	Shutdown request for raising the height of Xmission line (Span no. 630-631 of 220 kv Panipat-Kurukshetra) due to construction of 6-Lane Greenfield Karnal Ring Road starting from NH-44 near Vill. Shamgarh terminating at Karnal-Munak Road (MDR 115) under Bharatmala Pariyojna in Haryana.	01/May/2025	08:00	09/May/2025	18:00		PLANNED	Requested	
935	RQ218920	OCC_230	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-DHULKOTE (BB) CKT-2	BBMB	C	Shutdown request for raising the height of Xmission line (Span no. 75-76 of 220 kv Panipat-Dhulkote) due to construction of 6-Lane Greenfield Karnal Ring Road starting from NH-44 near Vill. Shamgarh terminating at Karnal-Munak Road (MDR 115) under Bharatmala Pariyojna in Haryana.	01/May/2025	08:00	08/May/2025	18:00		PLANNED	Requested	
936	RQ218919	OCC_230	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-DHULKOTE (BB) CKT-1	BBMB	C	Shutdown request for raising the height of Xmission line (Span no. 75-76 of 220 kv Panipat-Dhulkote) due to construction of 6-Lane Greenfield Karnal Ring Road starting from NH-44 near Vill. Shamgarh terminating at Karnal-Munak Road (MDR 115) under Bharatmala Pariyojna in Haryana.	01/May/2025	08:00	08/May/2025	18:00		PLANNED	Requested	
937	RQ218440	OCC_230	napp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NAPP(NP)-DEBAI(UP) (UP) CKT-1	UPPTCL	C	1. PM and teting of 220kv isolators, CT,CVT,LA, Jumper, insulators. 2. 220kv Bus-C busbar differential testing.	30/May/2025	08:00	31/May/2025	18:00		PLANNED	Requested	
938	RQ218441	OCC_230	napp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NAPP(NP)-ATRAULI(UP) (UP) CKT-1	UPPTCL	C	1. PM and teting of 220kv isolators, CT,CVT,LA, Jumper, insulators. 2. 220kv Bus-C busbar differential testing.	28/May/2025	08:00	29/May/2025	18:00		PLANNED	Requested	
939	RQ218442	OCC_230	napp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NAPP(NP)-KHURJA(UP) (UP) CKT-1	UPPTCL	C	1. PM and teting of 220kv isolators, CT,CVT,LA, Jumper, insulators. 2. 220kv Bus-C busbar differential testing.	26/May/2025	08:00	27/May/2025	18:00		PLANNED	Requested	
940	RQ218444	OCC_230	napp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NAPP(NP)-SIMBHOLI(UP) (UP) CKT-1	UPPTCL	C	PM and teting of 220kv isolators, CT,CVT,LA, Jumper, insulators	24/May/2025	08:00	25/May/2025	18:00		PLANNED	Requested	
941	RQ218443	OCC_230	napp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NAPP(NP)-SAMBHAL(UP) (UP) CKT-1	UPPTCL	C	PM and teting of 220kv isolators, CT,CVT,LA, Jumper, insulators	22/May/2025	08:00	23/May/2025	18:00		PLANNED	Requested	
942	RQ218707	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUCKNOW_1(PG)-KANDUNI (UP) CKT-2	UPPTCL	D	220KV BUSBAR-2 PROTECTION RETROFITMENT & FUNCTIONAL TESTING AND PRIMARY INJECTION TESTING WITH ASSOCIATED BAY AT 400KV LUCKNOW SS	14/May/2025	10:00	14/May/2025	18:00		PLANNED	Requested	
943	RQ218901	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SHAHJAHANPUR(PG)-SHAHJAHANPUR(UP) CKT-1	UPPTCL	D	AMP of Line equipments of 220kv Shahjahanpur_Paina (Shahjahanpur UPPCL) Line	13/May/2025	10:00	13/May/2025	17:00		PLANNED	Requested	
944	RQ218658	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUCKNOW_1(PG)-KANDUNI (UP) CKT-1	UPPTCL	D	220KV BUSBAR-2 PROTECTION RETROFITMENT & FUNCTIONAL TESTING AND PRIMARY INJECTION TESTING WITH ASSOCIATED BAY AT 400KV LUCKNOW SS	13/May/2025	10:00	13/May/2025	18:00		PLANNED	Requested	
945	RQ218643	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SHAHJAHANPUR(PG)-GOLA(UP) (UP) CKT-1	UPPTCL	D	For Line equipment AMP work at 400/220kv Shahjahanpur SS end	12/May/2025	10:00	12/May/2025	18:00		PLANNED	Requested	
946	RQ218808	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KURSI ROAD(UP)-LUCKNOW_1(PG) (UP) CKT-2	UPPTCL	D	220KV BUSBAR-2 PROTECTION RETROFITMENT & FUNCTIONAL TESTING AND PRIMARY INJECTION TESTING WITH ASSOCIATED BAY AT 400KV LUCKNOW SS	12/May/2025	10:00	12/May/2025	18:00		PLANNED	Requested	
947	RQ218815	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NEW TANDA (UP)-SOHAWAL(PG) (UP) CKT-1	UPPTCL	D	Line bay maintenace	11/May/2025	09:00	11/May/2025	18:00		PLANNED	Requested	
948	RQ218712	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUCKNOW_1(PG)-BAKSHI KA TALAB(UP) (UP) CKT-1	UPPTCL	D	220KV BUSBAR-2 PROTECTION RETROFITMENT & FUNCTIONAL TESTING AND PRIMARY INJECTION TESTING WITH ASSOCIATED BAY AT 400KV LUCKNOW SS	10/May/2025	10:00	10/May/2025	18:00		PLANNED	Requested	
949	RQ218713	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHINHAT(UP)-LUCKNOW_1(PG) (UP) CKT-1	UPPTCL	D	220KV BUSBAR-2 PROTECTION RETROFITMENT & FUNCTIONAL TESTING AND PRIMARY INJECTION TESTING WITH ASSOCIATED BAY AT 400KV LUCKNOW SS	10/May/2025	10:00	10/May/2025	18:00		PLANNED	Requested	

950	RQ218682	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SOHAWAL(PG)-SOHAWAL(UP) (UP) CKT-1	UPPTCL	D	Line bay maintenance	10/May/2025	09:00	10/May/2025	18:00		PLANNED	Requested	
951	RQ218807	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KURSI ROAD(UP)-LUCKNOW_1(PG) (UP) CKT-1	UPPTCL	D	220KV BUSBAR-2 PROTECTION RETROFITMENT & FUNCTIONAL TESTING AND PRIMARY INJECTION TESTING WITH ASSOCIATED BAY AT 400KV LUCKNOW SS	09/May/2025	10:00	09/May/2025	18:00		PLANNED	Requested	
952	RQ218814	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SOHAWAL(PG)-BARABANKI(UP) (UP) CKT-1	UPPTCL	D	Line bay maintenance	09/May/2025	09:00	09/May/2025	18:00		PLANNED	Requested	
953	RQ218655	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUCKNOW_1(PG)-KANDUNI (UP) CKT-2	UPPTCL	D	220KV BUSBAR-1 PROTECTION RETROFITMENT & FUNCTIONAL TESTING AND PRIMARY INJECTION TESTING WITH ASSOCIATED BAY AT 400KV LUCKNOW SS	07/May/2025	10:00	07/May/2025	18:00		PLANNED	Requested	
954	RQ218650	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUCKNOW_1(PG)-KANDUNI (UP) CKT-1	UPPTCL	D	220KV BUSBAR-1 PROTECTION RETROFITMENT & FUNCTIONAL TESTING AND PRIMARY INJECTION TESTING WITH ASSOCIATED BAY AT 400KV LUCKNOW SS	06/May/2025	10:00	06/May/2025	18:00		PLANNED	Requested	
955	RQ218681	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SOHAWAL(PG)-BAHRAICH(UP) (UP) CKT-1	UPPTCL	D	For Relay Testing & scheme updation	06/May/2025	09:00	06/May/2025	18:00		PLANNED	Requested	
956	RQ218810	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KURSI ROAD(UP)-LUCKNOW_1(PG) (UP) CKT-2	UPPTCL	D	220KV BUSBAR-1 PROTECTION RETROFITMENT FUNCTIONAL TESTING AND PRIMARY INJECTION TESTING WITH ASSOCIATED BAY AT 400KV LUCKNOW SS	05/May/2025	10:00	05/May/2025	18:00		PLANNED	Requested	
957	RQ217818	OCC_230	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARSAWAN(UP)-KHODRI(UK) (UP) CKT-1	UPPTCL	D	Reason Looping chopping of tree in line corridor.	05/May/2025	09:00	09/May/2025	18:00		PLANNED	Requested	
958	RQ218680	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SOHAWAL(PG)-GONDA(UP) (UP) CKT-1	UPPTCL	D	For Relay Testing & scheme updation	05/May/2025	09:00	05/May/2025	18:00		PLANNED	Requested	
959	RQ217797	OCC_230	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAR(NT)-RAEBAREILLY(PG) (UP) CKT-2	UPPTCL	C	* Height Raising and other maintenance works	05/May/2025	08:00	15/May/2025	18:00		PLANNED	Requested	
960	RQ218679	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SOHAWAL(PG)-AYODHYA (UP) (UP) CKT-1	UPPTCL	D	For Relay Testing & scheme updation	04/May/2025	09:00	04/May/2025	18:00		PLANNED	Requested	
961	RQ218645	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUCKNOW_1(PG)-BAKSHI KA TALAB(UP) (UP) CKT-1	UPPTCL	D	220KV BUSBAR-1 PROTECTION RETROFITMENT FUNCTIONAL TESTING AND PRIMARY INJECTION TESTING WITH ASSOCIATED BAY AT 400KV LUCKNOW SS	03/May/2025	10:00	03/May/2025	18:00		PLANNED	Requested	
962	RQ218648	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHINHAT(UP)-LUCKNOW_1(PG) (UP) CKT-1	UPPTCL	D	220KV BUSBAR-1 PROTECTION RETROFITMENT FUNCTIONAL TESTING AND PRIMARY INJECTION TESTING WITH ASSOCIATED BAY AT 400KV LUCKNOW SS	03/May/2025	10:00	03/May/2025	18:00		PLANNED	Requested	
963	RQ218809	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KURSI ROAD(UP)-LUCKNOW_1(PG) (UP) CKT-1	UPPTCL	D	220KV BUSBAR-1 PROTECTION RETROFITMENT FUNCTIONAL TESTING AND PRIMARY INJECTION TESTING WITH ASSOCIATED BAY AT 400KV LUCKNOW SS	02/May/2025	10:00	02/May/2025	18:00		PLANNED	Requested	
964	RQ218536	OCC_230	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-AJITWAL(PS) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 60 to 80	29/May/2025	08:00	29/May/2025	18:00		PLANNED	Requested	
965	RQ218532	OCC_230	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-DORAH(PS) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 20 to 40	28/May/2025	08:00	28/May/2025	18:00		PLANNED	Requested	
966	RQ218526	OCC_230	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PAKHOWAL(PS)-LUDHIANA(PG) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 20 to 35	26/May/2025	08:00	26/May/2025	18:00		PLANNED	Requested	
967	RQ218517	OCC_230	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAGRAON(PS)-LUDHIANA(PG) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 20 to 40	21/May/2025	08:00	21/May/2025	18:00		PLANNED	Requested	
968	RQ218480	OCC_230	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-2	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	16/May/2025	08:00	16/May/2025	18:00		PLANNED	Requested	
969	RQ218477	OCC_230	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-DANDHARIKALANI(PS) (PSTCL) CKT-2	PSTCL	D	Tree cutting and Jumper tightening TN 1 to 16	14/May/2025	08:00	14/May/2025	18:00		PLANNED	Requested	
970	RQ218472	OCC_230	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-DANDHARIKALANI(PS) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 1 to 16	12/May/2025	08:00	12/May/2025	18:00		PLANNED	Requested	

971	RQ218464	OCC_230	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DANDHARIKALANI(PG)-LUDHIANA(PG) (PSTCL) CKT-2	PSTCL	D	Tree cutting and Jumper tightening TN 1 to 15	07/May/2025	08:00	07/May/2025	18:00		PLANNED	Requested	
972	RQ218457	OCC_230	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(PG) (PSTCL) CKT-2	PSTCL	D	Tree cutting and Jumper tightening TN 242 to 260	05/May/2025	08:00	05/May/2025	18:00		PLANNED	Requested	
973	RQ218453	OCC_230	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PG) (PS) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	02/May/2025	08:00	02/May/2025	18:00		PLANNED	Requested	
974	RQ218454	OCC_230	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(PG) (PSTCL) CKT-1	PSTCL	D	General maintenance, Jumper Tightening, Disc cleaning and tree trimming.	02/May/2025	08:00	02/May/2025	18:00		PLANNED	Requested	
975	RQ218452	OCC_230	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-SAHNEWAL(PG) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 242 to 260	01/May/2025	09:00	01/May/2025	18:00		PLANNED	Requested	
976	RQ219025	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PG) (PS) CKT-2		D	Damaged E/W replacement between span 154-155 and Tr. Line AMP work(Jumper Bolt/Nut Loose,Vibration damper Loose, Spacers Damaged)	28/May/2025	09:00	28/May/2025	18:00	Kindly approve.	PLANNED	Requested	
977	RQ217974	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SIKAR(RS)-SIKAR(PG) (RS) CKT-3		D	Line bay AMP	28/May/2025	08:00	28/May/2025	18:00		PLANNED	Requested	
978	RQ218773	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-UDHAMPUR(PDD) (PG) CKT-2		D	Tr. Line AMP work(Jumper Bolt/Nut Loose,Vibration damper Loose, Spacers Damaged)	27/May/2025	09:00	27/May/2025	18:00	Kindly approve.	PLANNED	Requested	
979	RQ219034	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENGANGA(NH)-WAGOORA(PG) (PG) CKT-1		D	For AMP of Line Equipments	27/May/2025	09:00	27/May/2025	18:00	Kindly approve.	PLANNED	Requested	
980	RQ217973	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SIKAR(PG)-DHOD (RS) (RS) CKT-1		D	Line bay AMP	27/May/2025	08:00	27/May/2025	18:00		PLANNED	Requested	
981	RQ218772	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-UDHAMPUR(PDD) (PG) CKT-1		D	Tr. Line AMP work(Jumper Bolt/Nut Loose,Vibration damper Loose, Spacers Damaged)	26/May/2025	09:00	26/May/2025	18:00	Kindly approve.	PLANNED	Requested	
982	RQ218039	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1		D	Insert additional glass disc work by Kota & Chittorgarh	25/May/2025	08:00	30/May/2025	18:00	Non auto for 220 kV RAPPB-Chittorgarh Ckt-2	PLANNED	Requested	
983	RQ218119	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KOTPUTLI(PG)-MANOHARPUR(RS) (RS) CKT-1		D	For AMP work and Relay Testing at Kotputli Substation	24/May/2025	09:00	24/May/2025	18:00	For AMP work and Relay Testing at Kotputli Substation	PLANNED	Requested	
984	RQ217971	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJ2L PSS HB_FGRAH_PG (AHEJ2L) (AHEJ2L) CKT-1		D	AMP OF LINE BAYS	23/May/2025	17:00	24/May/2025	23:59	AMP WORK	PLANNED	Requested	
985	RQ218775	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KAITHAL(PG)-NEEMWALA(HV) (HVPNL) CKT-2		D	AMP Work of Line Equipments & Line Bays	23/May/2025	09:30	23/May/2025	17:30	Kindly approve.	PLANNED	Requested	
986	RQ218118	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KOTPUTLI(PG)-KOTPUTLI(RS) (RS) CKT-1		D	For AMP work and Relay Testing at Kotputli Substation	23/May/2025	09:00	23/May/2025	18:00	For AMP work and Relay Testing at Kotputli Substation	PLANNED	Requested	
987	RQ217989	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-NEEMRANA(RS) (RS) CKT-1		D	Shutdown required for retrofitting and testing of electromechanical/st atic LBB relays with numerical LBB relays in its main bay and distance relay testin	23/May/2025	09:00	23/May/2025	18:00		PLANNED	Requested	
988	RQ218778	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANCHKULA(PG)-PANCHKULA_SEC_3 2(HV) (HVPNL) CKT-2		D	AMP Work of Line Equipments & Line Bays	23/May/2025	08:00	23/May/2025	18:00	Kindly approve.	PLANNED	Requested	
989	RQ218774	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KAITHAL(PG)-NEEMWALA(HV) (HVPNL) CKT-1		D	AMP Work of Line Equipments & Line Bays	22/May/2025	09:30	22/May/2025	17:30	Kindly approve.	PLANNED	Requested	
990	RQ217988	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-KUSHKHERA(RS) (RS) CKT-1		D	Shutdown required for retrofitting and testing of electromechanical/st atic LBB relays with numerical LBB relays in its main bay and distance relay testin	22/May/2025	09:00	22/May/2025	18:00		PLANNED	Requested	
991	RQ218117	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KOTPUTLI(PG)-BANSUR(RS) (RS) CKT-2		D	For Relay Testing at Kotputli Substation	22/May/2025	08:00	22/May/2025	18:00	For Relay Testing at Kotputli Substation	PLANNED	Requested	
992	RQ217972	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-1		D	AMP OF LINE BAYS	21/May/2025	17:00	21/May/2025	23:59	AMP WORK	PLANNED	Requested	
993	RQ217987	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-MAU(HV) (HVPNL) CKT-1		D	Shutdown required for retrofitting and testing of electromechanical/st atic LBB relays with numerical LBB relays in its main bay and distance relay testin	21/May/2025	09:00	21/May/2025	18:00		PLANNED	Requested	

994	RQ218116	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KOTPUTLI(PG)-BANSURI(RS) (RS) CKT-1		D	For Relay Testing at Kotputli Substation	21/May/2025	09:00	21/May/2025	18:00	For Relay Testing at Kotputli Substation	PLANNED	Requested	
995	RQ218777	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANCHKULA(PG)-PANCHKULA_SEC_3 2(HV) (HVPNL) CKT-1		D	AMP Work of Line Equipments & Line Bays	21/May/2025	08:00	21/May/2025	18:00	Kindly approve.	PLANNED	Requested	
996	RQ217986	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-HSIIDC BAWAL(HV) (HVPNL) CKT-1		D	Shutdown required for retrofitting and testing of electromechanical/st atic LBB relays with numerical LBB relays in its main bay and distance relay testin	20/May/2025	09:00	20/May/2025	18:00		PLANNED	Requested	
997	RQ218054	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-VATIKA(RS) (RS) CKT-2		D	TBC related Scheme checking and TBC isolator alignment work	20/May/2025	08:00	20/May/2025	18:00		PLANNED	Requested	
998	RQ217970	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJ3L PSS HB_FGRAH_PG (AHEJ3L) (AHEJ3L) CKT-1		D	AMP OF LINE BAYS	19/May/2025	17:00	20/May/2025	23:59	AMP WORK	PLANNED	Requested	
999	RQ217985	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-REWARI(HV) (HVPNL) CKT-2		D	Shutdown required for retrofitting and testing of electromechanical/st atic LBB relays with numerical LBB relays in its main bay and distance relay testin	19/May/2025	09:00	19/May/2025	18:00		PLANNED	Requested	
1000	RQ218776	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAWLI(HV)-PANCHKULA(PG) (HVPNL) CKT-1		D	AMP Work of Line Equipments & Line Bays	19/May/2025	08:00	19/May/2025	18:00	Kindly approve.	PLANNED	Requested	
1001	RQ218040	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-2		D	Insert additional glass disc work by Kota & Chittorgarh	19/May/2025	08:00	24/May/2025	18:00	Non auto for 220 kv RAPPB-Chittorgarh Ckt-1	PLANNED	Requested	
1002	RQ218781	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-RAILWAYHR(RLY) (HVPNL) CKT-1		D	AMP Work of Line Equipments & Line Bays	18/May/2025	09:00	18/May/2025	18:00	Kindly approve.	PLANNED	Requested	
1003	RQ218053	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-VATIKA(RS) (RS) CKT-1		D	TBC related Scheme checking and TBC isolator alignment work	18/May/2025	08:00	18/May/2025	18:00		PLANNED	Requested	
1004	RQ217969	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-ASEJOL_HB FTGH2 (ASEJOL) (ASEJOL) CKT-1		D	AMP OF LINE BAYS	17/May/2025	17:00	18/May/2025	23:59	AMP WORK	PLANNED	Requested	
1005	RQ217984	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-REWARI(HV) (HVPNL) CKT-1		D	Shutdown required for retrofitting and testing of electromechanical/st atic LBB relays with numerical LBB relays in its main bay and distance relay testin	17/May/2025	09:00	17/May/2025	18:00		PLANNED	Requested	
1006	RQ217938	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JIND(PG)-MUND (HV) (HVPNL) CKT-2		D	Relay testing work	17/May/2025	08:00	17/May/2025	18:00		PLANNED	Requested	
1007	RQ217983	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-2		D	Shutdown required for retrofitting and testing of electromechanical/st atic LBB relays with numerical LBB relays in its main bay and distance relay testin	16/May/2025	09:00	16/May/2025	18:00		PLANNED	Requested	
1008	RQ218052	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-CHAKSU(RS) (RS) CKT-1		D	TBC related Scheme checking and TBC isolator alignment work	16/May/2025	08:00	16/May/2025	18:00		PLANNED	Requested	
1009	RQ217937	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JIND(PG)-MUND (HV) (HVPNL) CKT-1		D	Relay testing work	16/May/2025	08:00	16/May/2025	18:00		PLANNED	Requested	
1010	RQ217968	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-ASEJOL_HB FTGH2 (ASEJOL) (ASEJOL) CKT-2		D	AMP OF LINE BAYS	15/May/2025	17:00	16/May/2025	23:59	AMP WORK	PLANNED	Requested	
1011	RQ218012	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)-SAYLA(RS) (RS) CKT-2		D	LINE BAY EQUIPMENT AMP TESTING WORK, SIEMENS RELAY 7SA522 FIRMWARE UPGRADATION	15/May/2025	09:00	15/May/2025	18:00	LINE BAY EQUIPMENT AMP TESTING WORK, SIEMENS RELAY 7SA522 FIRMWARE UPGRADATION	PLANNED	Requested	
1012	RQ217982	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-1		D	Shutdown required for retrofitting and testing of electromechanical/st atic LBB relays with numerical LBB relays in its main bay and distance relay testin	15/May/2025	09:00	15/May/2025	18:00		PLANNED	Requested	
1013	RQ219059	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-NEHRANI(HV) (PG) CKT-1		D	AR Non auto mode required	14/May/2025	09:00	14/May/2025	17:00	Kindly approve.	PLANNED	Requested	
1014	RQ218011	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)-SAYLA(RS) (RS) CKT-1		D	LINE BAY EQUIPMENT AMP TESTING WORK, SIEMENS RELAY 7SA522 FIRMWARE UPGRADATION	14/May/2025	09:00	14/May/2025	18:00	LINE BAY EQUIPMENT AMP TESTING WORK, SIEMENS RELAY 7SA522 FIRMWARE UPGRADATION	PLANNED	Requested	

1015	RQ219058	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-NEHRIAN(HP) (PG) CKT-2		D	S/D REQUIRED FOR RECTIFICATION OF SD NATURE DEFECTS	14/May/2025	09:00	14/May/2025	17:00	Kindly approve.	PLANNED	Requested	
1016	RQ218051	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-GONER(RS) (RS) CKT-1		D	TBC related Scheme checking and TBC isolator alignment work	14/May/2025	08:00	14/May/2025	18:00		PLANNED	Requested	
1017	RQ218111	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FARIDABAD SEC-58 (HV)-SAMAYPUR(BB) (PG) CKT-2		D	Rectification of Shutdown nature defects in line	14/May/2025	08:00	14/May/2025	18:00	non-auto mode of other parallel ckt , 400kv FGPP (NTPC) - Samaipur(BBMB) ckt-1.	PLANNED	Requested	
1018	RQ218041	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1		D	Insert additional glass disc work	14/May/2025	08:00	19/May/2025	18:00	S/D required timely	PLANNED	Requested	
1019	RQ21967	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-DEVIKOT SL_FTHG2 (NTPC_DEVIKOT) (NTPC_DEVIKOT) CKT-1		D	AMP OF LINE BAYS	13/May/2025	17:00	14/May/2025	23:59	AMP WORK	PLANNED	Requested	
1020	RQ218050	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-SEZAI(PUR(RS) (RS) CKT-1		D	TBC isolator alignment work	13/May/2025	08:00	13/May/2025	18:00		PLANNED	Requested	
1021	RQ219056	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-NEHRIAN(HP) (PG) CKT-1		D	S/D REQUIRED FOR RECTIFICATION OF SD NATURE DEFECTS	12/May/2025	09:00	12/May/2025	17:00	Kindly approve.	PLANNED	Requested	
1022	RQ219057	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-NEHRIAN(HP) (PG) CKT-2		D	AR Non auto mode required	12/May/2025	09:00	12/May/2025	17:00	Kindly approve.	PLANNED	Requested	
1023	RQ218780	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-AJITWAL(P5) (PSTCL) CKT-1		D	AMP Work of Line Equipments & Line Bays	12/May/2025	08:00	12/May/2025	18:00	Kindly approve.	PLANNED	Requested	
1024	RQ21966	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-ASER2PL_SL_FTHG2_PG (ADANI SOLAR ENRGY RJ TWO PRIVATE LIMITED) CKT-1		D	AMP OF LINE BAYS	11/May/2025	17:00	12/May/2025	23:59	AMP WORK	PLANNED	Requested	
1025	RQ218034	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2		D	Insert additional glass disc work by Kota & For attending S/D nature defects by Kankroli	11/May/2025	08:00	17/May/2025	18:00	Non auto mode for 220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1, MOST URGENT	PLANNED	Requested	
1026	RQ218049	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DUNI(RS)-JAIPUR SOUTH(PG) (RS) CKT-1		D	TBC isolator alignment work	10/May/2025	08:00	10/May/2025	18:00		PLANNED	Requested	
1027	RQ218176	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-GONER(RS) (RS) CKT-1		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	09/May/2025	09:00	10/May/2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Requested	
1028	RQ218771	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-PAMPORE(PDD) (PG) CKT-2		C	Under ADDCAP vide CERC petition No 470/TT/2020 dated 14.10.2021. FOR CT REPLACEMENT & replacement of dropper from Line to 20689A Isolator, S/D of 220KV Bus 1 required on same period	09/May/2025	09:00	10/May/2025	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
1029	RQ218010	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)-SANCHORE(RS) (RS) CKT-1		D	LINE BAY EQUIPMENT AMP TESTING WORK, SIEMENS RELAY 7SA522 FIRMWARE UPGRADATION	09/May/2025	09:00	09/May/2025	18:00	LINE BAY EQUIPMENT AMP TESTING WORK, SIEMENS RELAY 7SA522 FIRMWARE UPGRADATION	PLANNED	Requested	
1030	RQ218009	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)-BHINMAL(RS) (RS) CKT-2		D	LINE BAY EQUIPMENT AMP TESTING WORK, SIEMENS RELAY 7SA522 FIRMWARE UPGRADATION	08/May/2025	09:00	08/May/2025	18:00	LINE BAY EQUIPMENT AMP TESTING WORK, SIEMENS RELAY 7SA522 FIRMWARE UPGRADATION	PLANNED	Requested	
1031	RQ218779	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(P5) (PSTCL) CKT-4		D	AMP Work of Line Equipments & Line Bays	08/May/2025	08:00	08/May/2025	18:00	Kindly approve.	PLANNED	Requested	
1032	RQ218087	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOHANA(HV)-SONIPAT(PG) (HVPNL) CKT-1		D	AMP OF LINE EQUIPMENTS	07/May/2025	10:00	07/May/2025	14:00	AMP OF LINE EQUIPMENTS	PLANNED	Requested	
1033	RQ218770	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-PAMPORE(PDD) (PG) CKT-1		C	Under ADDCAP vide CERC petition No 470/TT/2020 dated 14.10.2021. FOR CT REPLACEMENT & replacement of dropper from Line to 20789A Isolator, S/D of 220KV Bus 1 required on same period	07/May/2025	09:00	08/May/2025	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
1034	RQ218184	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PIRANKALIYAR(UK)-ROORKEE(PG) (PTCL) CKT-3		D	AMP work	07/May/2025	09:00	07/May/2025	18:00		PLANNED	Requested	
1035	RQ218008	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)-BHINMAL(RS) (RS) CKT-1		D	LINE BAY EQUIPMENT AMP TESTING WORK, SIEMENS RELAY 7SA522 FIRMWARE UPGRADATION	07/May/2025	09:00	07/May/2025	18:00	LINE BAY EQUIPMENT AMP TESTING WORK, SIEMENS RELAY 7SA522 FIRMWARE UPGRADATION	PLANNED	Requested	

1036	RQ218044	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-SAWAIMADHOPUR(RS) (PG) CKT-1		D	Insert additional glass disc work	07/May/2025	08:00	12/May/2025	18:00	Non auto for 220 kv Anta(NTPC)-Lalsot(RS) tl	PLANNED	Requested	
1037	RQ218122	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANKROLI(PG)-KANKROLI(RS) (RS) CKT-2		D	For AMP Purpose	06/May/2025	09:00	06/May/2025	18:00		PLANNED	Requested	
1038	RQ218007	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHINMAL(PG)-REODAR(RS) (RS) CKT-1		D	LINE BAY EQUIPMENT AMP TESTING WORK, SIEMENS RELAY 7SA522 FIRMWARE UPGRADATION	06/May/2025	09:00	06/May/2025	18:00	LINE BAY EQUIPMENT AMP TESTING WORK, SIEMENS RELAY 7SA522 FIRMWARE UPGRADATION	PLANNED	Requested	
1039	RQ218183	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PIRANKALIYAR(UK)-ROORKEE(PG) (PTCUL) CKT-2		D	relay retrofitment work	06/May/2025	09:00	06/May/2025	18:00		PLANNED	Requested	
1040	RQ218182	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PIRANKALIYAR(UK)-ROORKEE(PG) (PTCUL) CKT-1		D	relay retrofitment work	05/May/2025	09:00	05/May/2025	18:00		PLANNED	Requested	
1041	RQ218175	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-VATIKA(RS) (RS) CKT-2		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	05/May/2025	09:00	06/May/2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Requested	
1042	RQ218174	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-VATIKA(RS) (RS) CKT-1		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	05/May/2025	09:00	06/May/2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Requested	
1043	RQ218121	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANKROLI(PG)-KANKROLI(RS) (RS) CKT-1		D	For AMP Purpose	05/May/2025	09:00	05/May/2025	18:00		PLANNED	Requested	
1044	RQ217943	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHRADUN(PG)-JHAJIRA(UK) (PTCUL) CKT-1		D	210L Line bay amp work	05/May/2025	08:00	05/May/2025	18:00		PLANNED	Requested	
1045	RQ218093	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1		D	for attending shutdown defects	05/May/2025	08:00	05/May/2025	18:00	to attend shutdown defects	PLANNED	Requested	
1046	RQ218181	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ROORKEE(PG)-RAMNAGAR(UK) (PTCUL) CKT-1		D	relay retrofitment work	03/May/2025	09:00	03/May/2025	18:00		PLANNED	Requested	
1047	RQ218769	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-ZIANKOTE(JK) (PDD JK) CKT-2		C	Under ADDCAP vide CERC petition No 470/TT/2020 dated 14.10.2021 FOR CT REPLACEMENT & For Replacement of 220kV Zainakote-2 20589B to Bus-2 Droppers, SD of 220KB Bus 2 also required	03/May/2025	09:00	04/May/2025	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
1048	RQ218768	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-ZIANKOTE(JK) (PDD JK) CKT-1		C	Under ADDCAP vide CERC petition No 470/TT/2020 dated 14.10.2021 FOR CT REPLACEMENT & For Replacement of 220kV Zainakote-1 21089B to Bus-2 Droppers, SD of 220KB Bus 2 also required	01/May/2025	09:00	02/May/2025	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
1049	RQ218032	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_C(NP)-ANTA(NT) (PG) CKT-1		D	Insert additional glass disc work	01/May/2025	08:00	06/May/2025	18:00	S/D required timely	PLANNED	Requested	
1050	RQ218033	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1		D	Insert additional glass disc work by Kota & For attending S/D nature defects by Kankroli	01/May/2025	08:00	06/May/2025	18:00	Non auto mode for 220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2, MOST URGENT	PLANNED	Requested	
1051	RQ218043	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1		D	Insert additional glass disc work	01/May/2025	08:00	06/May/2025	18:00	Non auto for 220 kv Anta(NTPC)-Swaimadhupur(RS) tl	PLANNED	Requested	
1052	RQ218317	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-ALLAHABADREWAR OAD(UP) (PG) CKT-2	POWERGRID	D	Line AMP works at Prayagraj SS.	28/May/2025	08:00	28/May/2025	18:00		PLANNED	Requested	
1053	RQ218563	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-ALLAHABADREWAR OAD(UP) (PG) CKT-2	POWERGRID	D	Line AMP works at Prayagraj SS.	28/May/2025	08:00	28/May/2025	18:00		PLANNED	Requested	
1054	RQ218692	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-CBGANI(UP) (PG) CKT-1	POWERGRID	D	FOR DISMANTLING OF ERS IN 220 KV TANAKPUR(NHPC)-BAREILLY (CB GANJ) LINE BETWEEN TL Loc. No. 15 & 16 FOR NHAI DIVERSION WORK UNDER SITARGANJ TLM JURISDICTION AFTER THAT LINE SHALL BE TAKEN INTO SERVICE THROUGH NEWLY ERECTED TOWER'S AND ATTENDING SHUTDOWN NATURE DEFECTS IN TL	27/May/2025	09:00	27/May/2025	17:00		PLANNED	Requested	
1055	RQ218584	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-JHUSI(UP) (PG) CKT-1	POWERGRID	D	For rectification of shutdown nature defects	26/May/2025	09:00	26/May/2025	18:00		PLANNED	Requested	

1056	RQ219132	OCC_230	ntpcncr_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-SAWAIMADHOPUR(RS) (PG) CKT-1	POWERGRID	C	Planned outage	26/May/2025	00:00	28/May/2025	23:59	busbar protection Checking	PLANNED	Requested	
1057	RQ218691	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-SITARGANJ(PG) (PG) CKT-1	POWERGRID	D	FOR DISMANTLING OF ERS IN 220 KV TANAKPUR(NHPC)-SITARGANJ(PG) LINE BETWEEN TL Loc. No. 15 & 16 FOR NHAI DIVERSION WORK UNDER SITARGANJ TLM JURISDICTION AFTER THAT LINE SHALL BE TAKEN INTO SERVICE THROUGH NEWLY ERCTED TOWER'S AND ATTENDING SHUTDOWN NATURE DEFECTS IN TL	25/May/2025	09:00	25/May/2025	17:00		PLANNED	Requested	
1058	RQ218886	OCC_230	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-2	POWERGRID	D	Preventive maintenance works in the outdoor 22011.32/ 33 KV switchyard including replacement of worn out jumpers / droppers and allied clamps etc. Since, the work has to be done in the outdoor switchyard, which involves jumpers connected to BUSBARS, as such shutdown of 220 KV Source lines is required to ensure safety of both men & material working in the outdoor Ya rd.	18/May/2025	07:00	18/May/2025	12:00	30 40 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these gri ds. Rest 200 MW load (approx.) shall be affected.	PLANNED	Requested	
1059	RQ218885	OCC_230	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-1	POWERGRID	D	Preventive maintenance works in the outdoor 22011.32/ 33 KV switchyard including replacement of worn out jumpers / droppers and allied clamps etc. Since, the work has to be done in the outdoor switchyard, which involves jumpers connected to BUSBARS, as such shutdown of 220 KV Source lines is required to ensure safety of both men & material working in the outdoor Ya rd.	18/May/2025	07:00	18/May/2025	12:00	30 40 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these gri ds. Rest 200 MW load (approx.) shall be affected.	PLANNED	Requested	
1060	RQ218847	OCC_230	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV INDIRA NAGAR(RS)-HEERAPURA(RS) (PG) CKT-1	POWERGRID	D	Quarterly maintenance of Bay Equipment	14/May/2025	08:00	14/May/2025	18:00		PLANNED	Requested	
1061	RQ218848	OCC_230	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-INDIRA NAGAR(RS) (PG) CKT-1	POWERGRID	D	Quarterly maintenance of Bay Equipment	13/May/2025	08:00	13/May/2025	18:00		PLANNED	Requested	
1062	RQ218274	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SITARGANJ(PG)-CBGANJ(UP) (PG) CKT-1	POWERGRID	D	To attend the SD nature defects in the Line	10/May/2025	08:00	10/May/2025	18:00		PLANNED	Requested	
1063	RQ218271	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-CBGANJ(UP) (PG) CKT-1	POWERGRID	D	To attend the SD nature defects in the Line	09/May/2025	08:00	09/May/2025	18:00		PLANNED	Requested	
1064	RQ218577	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-SITARGANJ(PG) (PG) CKT-1	POWERGRID	D	Erection of ERS in 220 KV TANAKPUR-BAREILLY (CBGANJ) Between TL Loc. No. 15 & 16 for NHAI Diversion Work Under Sitarganj TLM jurisdiction after that Line shall be taken into service through ERS	08/May/2025	09:00	08/May/2025	17:00		PLANNED	Requested	
1065	RQ218882	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAULIWI (PG)-DHAULIGANGA(NH) (PG) CKT-2	POWERGRID	D	AMP OFFLINE REACTOR AT NHPC END	06/May/2025	09:00	06/May/2025	18:00		PLANNED	Requested	
1066	RQ218881	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAULIWI (PG)-DHAULIGANGA(NH) (PG) CKT-2	POWERGRID	D	AMP OF LINE EQUIPMENT AT PG END	02/May/2025	09:00	02/May/2025	18:00		PLANNED	Requested	
1067	RQ218690	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-CBGANJ(UP) (PG) CKT-1	POWERGRID	D	Erection of ERS in 220 KV TANAKPUR-BAREILLY (CBGANJ) Between TL Loc. No. 15 & 16 for NHAI Diversion Work Under Sitarganj TLM jurisdiction after that Line shall be taken into service through ERS	02/May/2025	09:00	02/May/2025	17:00		PLANNED	Requested	
1068	RQ218899	OCC_230	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-CHOWADHI (JK) (PDD JK) CKT-1	POWERGRID,PDD JK	D	P reventive maintenance works in the outdoor 220/33 KV switchyard including replacement of worn out jumpers / droppers and allied clamps etc. Since, the work has to be done in the outdoor switchyard, which involves jumpers connected to BUSBARS, as such shutdown of 220 KV Source lines is required to ensure safety of both men & material working in the outdoor yard.	25/May/2025	08:00	25/May/2025	13:00	The areas which will be affected during the shutdown period are Industrial Areas of Bari Brahmana, Birpur Complex, Sainik Colony, Greater Kailash, Mandal and adjoining areas that are being fed at 33 KV Level from GSS 220kV Chowadhi.	PLANNED	Requested	

1069	RQ218900	OCC_230	sldcj_k_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHOWADHI (JK)-GLADNI(PDD) (PDD JK) CKT-1	POWERGRI D,PDD JK	D	P reventive maintenance works in the outdoor 220/33 KV switchyard including replacement of worn out jumpers / droppers and allied clamps etc. Since, the work has to be done in the outdoor switchyard, which involves jumpers connected to BUSBARS, as such shutdown of 220 KV Source lines is required to ensure safety of both men & material working in the outdoor yard	25/May/2025	08:00	25/May/2025	13:00	The areas which will be affected during the shutdown period are Industrial Areas of Bari Brahmana, Birpur Complex, Sainik Colony, Greater Kailash, Mandal and adjoining areas that are being fed at 33 KV Level from GSS 220kv Chowadhi.	PLANNED	Requested	
1070	RQ218888	OCC_230	sldcj_k_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHOWADHI (JK)-GLADNI(PDD) (PDD JK) CKT-1	POWERGRI D,PDD JK	D	Preventive maintenance works in the outdoor 220/33 KV switchyard including replacement of worn out jumpers / droppers and allied clamps etc. Since, the work has to be done in the outdoor switchyard, which involves jumpers connected to BUSBARS, as such shutdown of 220 KV Source lines is required to ensure safety of both men & material working in the outdoor Ya rd.	18/May/2025	07:00	18/May/2025	12:00	30 40 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these gri ds. Rest 200 MW load (approx.) shall be affected.	PLANNED	Requested	
1071	RQ218812	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SIKANDRA(UP)-SAIFAI (UP) (PG) CKT-1	POWERGRI D,UPPTCL	D	C& Tan delta of Line CT, IR of Surge arrester, CRM, DCRM, Timing of CB and preventive maintenance of LA, Isolator, CT, CVT & CB etc	20/May/2025	09:00	20/May/2025	18:00		PLANNED	Requested	
1072	RQ218811	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAEBAREILLY(PG)-BACHRAVAN(UP) (PG) CKT-1	POWERGRI D,UPPTCL	D	AMP Work of Line Bay-211 Equipment	12/May/2025	09:00	12/May/2025	18:00		PLANNED	Requested	
1073	RQ218216	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-KIRAWALI(UP) (PG) CKT-1	POWERGRI D,UPPTCL	D	220kv AGRA-KIRAWALI(UPPTCL) - REPLACEMENT OF SHORT JUMPERS	10/May/2025	09:00	10/May/2025	18:00		PLANNED	Requested	
1074	RQ217923	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-KIRAWALI(UP) (PG) CKT-1	POWERGRI D,UPPTCL	D	REPLACEMENT OF SHORT JUMPERS	09/May/2025	09:00	09/May/2025	18:00		PLANNED	Requested	
1075	RQ217798	OCC_230	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AURAIYA(NT)-SAIFAI (UP) (PG) CKT-1	POWERGRI D,UPPTCL	C	* Shutdown of 220KV Saifai-Auraiya(NTPC) line for routine testing by team and maintenance of the line bay at 220	06/May/2025	09:00	06/May/2025	13:00		PLANNED	Requested	
1076	RQ218625	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-KIDWAI NAGAR KANPUR (UP) (PG) CKT-1	POWERGRI D,UPPTCL	D	AMP of line bay equipment at Kanpur	06/May/2025	09:00	06/May/2025	17:00		PLANNED	Requested	
1077	RQ217796	OCC_230	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAR(NT)-RAEBAREILLY(PG) (PG) CKT-1	POWERGRI D,UPPTCL	C	* Height Raising and other maintenance works	05/May/2025	08:00	15/May/2025	18:00		PLANNED	Requested	
1078	RQ218265	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KIRAWALI(UP)-SIKANDRA(UP) (PG) CKT-1	POWERGRI D,UPPTCL,R RVPNL	D	220kv KIRAWALI(UPPTCL)-SIKANDRA(UPPTCL) - REPLACEMENT OF SHORT JUMPERS	11/May/2025	09:00	11/May/2025	18:00		PLANNED	Requested	
1079	RQ218934	OCC_230	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHAR(BB)-KANGOO(HP) (HP) CKT-1	HPPTCL	D	Half Yearly mtc	09/May/2025	08:00	09/May/2025	18:00		PLANNED	Requested	
1080	RQ219106	OCC_230	sldchp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAROR(HP)-PARBATI POOLING BANALA(PG) (HPPTCL) CKT-2	HPPTCL	D	1. Annual Maintenance 2. Installations and testing of PLCC Panels	08/May/2025	09:00	08/May/2025	18:00		PLANNED	Requested	
1081	RQ219105	OCC_230	sldchp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAROR(HP)-PARBATI POOLING BANALA(PG) (HPPTCL) CKT-1	HPPTCL	D	1. Annual Maintenance 2. Installations and testing of PLCC Panels	07/May/2025	09:00	07/May/2025	18:00		PLANNED	Requested	
1082	RQ218958	OCC_230	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-LULAHIR(HV) (HVPNL) CKT-1	HVPNL	D	Half Yearly mtc	09/May/2025	08:00	09/May/2025	18:00		PLANNED	Requested	
1083	RQ218947	OCC_230	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-LULAHIR(HV) (HVPNL) CKT-1	HVPNL	D	Half Yearly mtc	07/May/2025	08:00	07/May/2025	18:00		PLANNED	Requested	
1084	RQ218926	OCC_230	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-JINDAL STEEL(HR) (HVPNL) CKT-1	HVPNL	D	Half Yearly mtc	05/May/2025	08:00	05/May/2025	18:00		PLANNED	Requested	
1085	RQ218829	OCC_230	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-SAKATPURA(RS) (RS) CKT-1	RRVPNL	C	For Half yearly maintenance & testing work	08/May/2025	08:00	09/May/2025	18:00		PLANNED	Requested	
1086	RQ218975	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-RSJPL_SL_FT3(PG) (RENEW_SJPL) CKT-1	RENEW_SJPL	D	For Bay extension works, To avoid induction during movement of machinery, T&P.	05/May/2025	15:00	05/May/2025	23:00		PLANNED	Requested	

1087	RQ218977	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-RSAPL_SL_FTHG3_PG (RENEW SURYA AAYAN PRIVATE LIMITED) CKT-1	RENEW SURYA AAYAN PRIVATE LIMITED	D	For Bay extension works, To avoid induction during movement of machinery, T&P.	05/May/2025	15:00	05/May/2025	23:00		PLANNED	Requested	
1088	RQ218925	OCC_230	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-MAHINDERGARH(HV) (HVPNL) CKT-1	BBMB,HVPNL	D	Half Yearly mtc	05/May/2025	08:00	05/May/2025	18:00		PLANNED	Requested	
1089	RQ218981	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AXPL_SL_FTHG3_PG-FATEHGARH_III(PG) (ALTRA XERGI POWER PVT LTD) CKT-1	ALTRA XERGI POWER PVT LTD	D	For Bay extension works, To avoid induction during movement of machinery, T&P.	04/May/2025	15:00	04/May/2025	23:00		PLANNED	Requested	
1090	RQ218976	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_III(PG)-RSRPL_HYB_FTHG3_PG (RENEW SURYA ROSHNI PRIVATE LIMITED) CKT-1	RENEW SURYA ROSHNI PRIVATE LIMITED	D	For Bay extension works, To avoid induction during movement of machinery, T&P.	03/May/2025	15:00	03/May/2025	22:00		PLANNED	Requested	
1091	RQ218978	OCC_230	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RSVPL_SL_FTHG3_PG-FATEHGARH_III(PG) (RENEW SURYA VIHAAN PRIVATE LIMITED) CKT-1	RENEW SURYA VIHAAN PRIVATE LIMITED	D	For Bay extension works, To avoid induction during movement of machinery, T&P.	02/May/2025	15:00	02/May/2025	23:00		PLANNED	Requested	
1092	RQ219124	OCC_230	ntpcncr_sd	BUS	220KV BUS 1 AT ANTA(NT)	NTPC	C	Planned outage	31/May/2025	00:00	31/May/2025	23:59	busbar protection out of service from 21st april to 7th June.	PLANNED	Requested	
1093	RQ219123	OCC_230	ntpcncr_sd	BUS	220KV BUS 2 AT ANTA(NT)	NTPC	C	Planned outage	29/May/2025	00:00	30/May/2025	23:59	busbar protection out of service from 21st april to 7th June.	PLANNED	Requested	
1094	RQ219122	OCC_230	ntpcncr_sd	BUS	220KV BUS 1 AT ANTA(NT)	NTPC	C	Planned outage	28/May/2025	00:00	28/May/2025	23:59	busbar protection out of service from 21st april to 7th June.	PLANNED	Requested	
1095	RQ219121	OCC_230	ntpcncr_sd	BUS	220KV BUS 2 AT ANTA(NT)	NTPC	C	Planned outage	26/May/2025	00:00	27/May/2025	23:59	busbar protection out of service from 21st april to 7th June.	PLANNED	Requested	
1096	RQ219120	OCC_230	ntpcncr_sd	BUS	220KV BUS 3 AT ANTA(NT)	NTPC	C	Planned outage	22/May/2025	00:00	24/May/2025	23:59	busbar protection out of service from 21st april to 7th June.	PLANNED	Requested	
1097	RQ219119	OCC_230	ntpcncr_sd	BUS	220KV BUS 1 AT ANTA(NT)	NTPC	C	Planned outage	21/May/2025	00:00	21/May/2025	23:59	busbar protection out of service from 21st april to 7th June.	PLANNED	Requested	
1098	RQ219118	OCC_230	ntpcncr_sd	BUS	220KV BUS 2 AT ANTA(NT)	NTPC	C	Planned outage	19/May/2025	00:00	20/May/2025	23:59	busbar protection out of service from 21st april to 7th June.	PLANNED	Requested	
1099	RQ219117	OCC_230	ntpcncr_sd	BUS	220KV BUS 1 AT ANTA(NT)	NTPC	C	Planned outage	17/May/2025	00:00	17/May/2025	23:59	busbar protection out of service from 21st april to 7th June.	PLANNED	Requested	
1100	RQ219116	OCC_230	ntpcncr_sd	BUS	220KV BUS 2 AT ANTA(NT)	NTPC	C	Planned outage	15/May/2025	00:00	16/May/2025	23:59	busbar protection out of service from 21st april to 7th June.	PLANNED	Requested	
1101	RQ219115	OCC_230	ntpcncr_sd	BUS	220KV BUS 1 AT ANTA(NT)	NTPC	C	Planned outage	14/May/2025	00:00	14/May/2025	23:59	busbar protection out of service from 21st april to 7th June.	PLANNED	Requested	
1102	RQ219114	OCC_230	ntpcncr_sd	BUS	220KV BUS 2 AT ANTA(NT)	NTPC	C	Planned outage	12/May/2025	00:00	13/May/2025	23:59	busbar protection out of service from 21st april to 7th June.	PLANNED	Requested	
1103	RQ219113	OCC_230	ntpcncr_sd	BUS	220KV BUS 1 AT ANTA(NT)	NTPC	C	Planned outage	10/May/2025	00:00	10/May/2025	23:59	busbar protection out of service from 21st april to 7th June.	PLANNED	Requested	
1104	RQ219112	OCC_230	ntpcncr_sd	BUS	220KV BUS 2 AT ANTA(NT)	NTPC	C	Planned outage	08/May/2025	00:00	09/May/2025	23:59	busbar protection out of service from 21st april to 7th June.	PLANNED	Requested	
1105	RQ219111	OCC_230	ntpcncr_sd	BUS	220KV BUS 1 AT ANTA(NT)	NTPC	C	Planned outage	07/May/2025	00:00	07/May/2025	23:59	busbar protection out of service from 21st april to 7th June.	PLANNED	Requested	
1106	RQ219110	OCC_230	ntpcncr_sd	BUS	220KV BUS 2 AT ANTA(NT)	NTPC	C	Planned outage	05/May/2025	00:00	06/May/2025	23:59	busbar protection out of service from 21st april to 7th June.	PLANNED	Requested	
1107	RQ219108	OCC_230	ntpcncr_sd	BUS	220KV BUS 1 AT ANTA(NT)	NTPC	C	Planned outage	03/May/2025	00:00	03/May/2025	23:59	busbar protection out of service from 21st april to 7th June.	PLANNED	Requested	
1108	RQ219109	OCC_230	ntpcncr_sd	BUS	220KV BUS 2 AT ANTA(NT)	NTPC	C	Planned outage	01/May/2025	00:00	02/May/2025	23:59	busbar protection out of service from 21st april to 7th June.	PLANNED	Requested	
1109	RQ218996	OCC_230	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG)-BUS 1	PRTL	D	For Bay extension works, To avoid induction during movement of machinery, T&P.	28/May/2025	15:00	28/May/2025	23:00		PLANNED	Requested	

1110	RQ218992	OCC_230	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 1	PRTL	D	for AMP work	27/May/2025	15:00	27/May/2025	23:00		PLANNED	Requested	
1111	RQ218997	OCC_230	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 2	PRTL	D	Amp Works	26/May/2025	15:00	26/May/2025	23:00		PLANNED	Requested	
1112	RQ218993	OCC_230	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 2	PRTL	D	For Bay extension works, To avoid induction during movement of machinery, T&P.	25/May/2025	15:00	25/May/2025	23:00		PLANNED	Requested	
1113	RQ218988	OCC_230	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 1	PRTL	D	for AMP work	24/May/2025	15:00	24/May/2025	23:00		PLANNED	Requested	
1114	RQ218989	OCC_230	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 2	PRTL	D	for AMP work	23/May/2025	15:00	23/May/2025	23:00		PLANNED	Requested	
1115	RQ218999	OCC_230	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 2	PRTL	D	For Bay extension works, To avoid induction during movement of machinery, T&P.	23/May/2025	15:00	24/May/2025	23:00		PLANNED	Requested	
1116	RQ218998	OCC_230	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 1	PRTL	D	For Bay extension works, To avoid induction during movement of machinery, T&P.	20/May/2025	15:00	21/May/2025	23:00		PLANNED	Requested	
1117	RQ218361	OCC_230	cpcc1_sd	BUS	220KV BUS 2 AT BHIWADI(PG)		C	Shutdown required for retrofitting and testing of electromechanical/st atic LBB relays with numerical LBB relaysin its main bay	27/May/2025	09:00	27/May/2025	18:00		PLANNED	Requested	
1118	RQ218738	OCC_230	cpcc2_sd	BUS	220KV BUS 1 AT KAITHAL(PG)		D	For replacement of 220KV Dropper conductor during ICT- 2 shutdown and to make safety margine clearnace 220KV BUS-I shutdown required.	27/May/2025	09:00	27/May/2025	18:00	Kindly approve.	PLANNED	Requested	
1119	RQ218360	OCC_230	cpcc1_sd	BUS	220KV BUS 2 AT BHIWADI(PG)		C	Shutdown required for retrofitting and testing of electromechanical/st atic LBB relays with numerical LBB relaysin its main bay	26/May/2025	09:00	26/May/2025	18:00		PLANNED	Requested	
1120	RQ218744	OCC_230	cpcc2_sd	BUS	220KV BUS 2 AT NALLAGARH(PG)		C	For ICT-4 Augumentation work	25/May/2025	09:00	28/May/2025	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
1121	RQ218359	OCC_230	cpcc1_sd	BUS	220KV BUS 2 AT BHIWADI(PG)		C	Shutdown required for retrofitting and testing of electromechanical/st atic LBB relays with numerical LBB relaysin its main bay	24/May/2025	09:00	24/May/2025	18:00		PLANNED	Requested	
1122	RQ218329	OCC_230	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 3		D	Bay Extension, LBB Testing, Attending Hotspot	23/May/2025	18:00	24/May/2025	23:00		PLANNED	Requested	
1123	RQ218358	OCC_230	cpcc1_sd	BUS	220KV BUS 2 AT BHIWADI(PG)		C	Shutdown required for retrofitting and testing of electromechanical/st atic LBB relays with numerical LBB relaysin its main bay and distance relay testin	23/May/2025	09:00	23/May/2025	18:00		PLANNED	Requested	
1124	RQ218375	OCC_230	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 6		D	Compliance of COE/PROTECTION Audit point & AMP WORK	22/May/2025	16:00	22/May/2025	23:00		PLANNED	Requested	
1125	RQ218357	OCC_230	cpcc1_sd	BUS	220KV BUS 2 AT BHIWADI(PG)		C	Shutdown required for retrofitting and testing of electromechanical/st atic LBB relays with numerical LBB relaysin its main bay and distance relay testin	22/May/2025	09:00	22/May/2025	18:00		PLANNED	Requested	
1126	RQ218328	OCC_230	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 2		D	Bay Extension, LBB Testing, Attending Hotspot	21/May/2025	18:00	22/May/2025	23:00		PLANNED	Requested	
1127	RQ218374	OCC_230	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 5		D	Compliance of COE/PROTECTION Audit point & AMP WORK	21/May/2025	16:00	21/May/2025	23:00		PLANNED	Requested	
1128	RQ218356	OCC_230	cpcc1_sd	BUS	220KV BUS 1 AT BHIWADI(PG)		C	Shutdown required for retrofitting and testing of electromechanical/st atic LBB relays with numerical LBB relaysin its main bay and distance relay testin	21/May/2025	09:00	21/May/2025	18:00		PLANNED	Requested	
1129	RQ218373	OCC_230	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 4		D	Compliance of COE/PROTECTION Audit point & AMP WORK	20/May/2025	16:00	20/May/2025	23:00		PLANNED	Requested	
1130	RQ218737	OCC_230	cpcc2_sd	BUS	220KV BUS 1 AT KAITHAL(PG)		D	For replacement of 220KV Dropper conductor during ICT- I shutdown and to make safety margine clearnace 220KV BUS- I shutdown required.	20/May/2025	09:00	20/May/2025	18:00	Kindly approve.	PLANNED	Requested	
1131	RQ218355	OCC_230	cpcc1_sd	BUS	220KV BUS 1 AT BHIWADI(PG)		C	Shutdown required for retrofitting and testing of electromechanical/st atic LBB relays with numerical LBB relaysin its main bay and distance relay testin	20/May/2025	09:00	20/May/2025	18:00		PLANNED	Requested	
1132	RQ218372	OCC_230	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 3		D	Compliance of COE/PROTECTION Audit point & AMP WORK	19/May/2025	16:00	19/May/2025	23:00		PLANNED	Requested	
1133	RQ218354	OCC_230	cpcc1_sd	BUS	220KV BUS 1 AT BHIWADI(PG)		C	Shutdown required for retrofitting and testing of electromechanical/st atic LBB relays with numerical LBB relaysin its main bay and distance relay testin	19/May/2025	09:00	19/May/2025	18:00		PLANNED	Requested	
1134	RQ218371	OCC_230	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 2		D	Compliance of COE/PROTECTION Audit point & AMP WORK	17/May/2025	16:00	17/May/2025	23:00		PLANNED	Requested	
1135	RQ218353	OCC_230	cpcc1_sd	BUS	220KV BUS 1 AT BHIWADI(PG)		C	Shutdown required for retrofitting and testing of electromechanical/st atic LBB relays with numerical LBB relaysin its main bay and distance relay testin	17/May/2025	09:00	17/May/2025	18:00		PLANNED	Requested	

1136	RQ218370	OCC_230	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 1		D	Compliance of COE/PROTECTION Audit point & AMP WORK	16/May/2025	16:00	16/May/2025	23:00		PLANNED	Requested	
1137	RQ218352	OCC_230	cpcc1_sd	BUS	220KV BUS 2 AT BHIWADI(PG)		C	Shutdown required for retrofitting and testing of electromechanical/st atic LBB relays with numerical LBB relays in its main bay and distance relay testin	16/May/2025	09:00	16/May/2025	18:00		PLANNED	Requested	
1138	RQ218351	OCC_230	cpcc1_sd	BUS	220KV BUS 1 AT BHIWADI(PG)		C	Shutdown required for retrofitting and testing of electromechanical/st atic LBB relays with numerical LBB relays in its main bay and distance relay testin	15/May/2025	09:00	15/May/2025	18:00		PLANNED	Requested	
1139	RQ218736	OCC_230	cpcc2_sd	BUS	220KV BUS 1 AT KATHAL(PG)		D	Shutdown required for installation of BPI to provide additional support for Bus	12/May/2025	09:00	17/May/2025	18:00	Kindly approve.	PLANNED	Requested	
1140	RQ218743	OCC_230	cpcc2_sd	BUS	220KV BUS 1 AT NALLAGARH(PG)		C	For ICT-4 Augmentation work	12/May/2025	09:00	15/May/2025	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
1141	RQ218730	OCC_230	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)		D	For Replacement of 220kV Pampore-2 20689A to Bus-1 Droppers	09/May/2025	09:00	09/May/2025	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
1142	RQ218740	OCC_230	cpcc2_sd	BUS	220KV BUS 2 AT MOGA(PG)		D	Bus Bar relay retrofitting work & hotspot attending work	09/May/2025	08:00	10/May/2025	18:00	Kindly approve.	PLANNED	Requested	
1143	RQ218729	OCC_230	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)		D	For Replacement of 220kV Pampore-1 20789A to Bus-1 Droppers, The Droppers are of short length and need replacement.	07/May/2025	09:00	07/May/2025	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
1144	RQ218739	OCC_230	cpcc2_sd	BUS	220KV BUS 1 AT MOGA(PG)		D	Bus Bar relay retrofitting work & hotspot attending work	07/May/2025	08:00	08/May/2025	18:00	Kindly approve.	PLANNED	Requested	
1145	RQ218735	OCC_230	cpcc2_sd	BUS	220KV BUS 1 AT KATHAL(PG)		D	Shutdown required for installation of BPI to provide additional support for Bus	05/May/2025	09:00	10/May/2025	18:00	Kindly approve.	PLANNED	Requested	
1146	RQ218732	OCC_230	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)		D	For Replacement of 220kV ICT-2 20289B to Bus-2 Droppers Under ADDCAP vide CERC petition No 470/TT/2020 dated 14.10.2021	04/May/2025	09:00	04/May/2025	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
1147	RQ218731	OCC_230	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)		D	For Replacement of 220kV Zainakote-1 21089B to Bus-2 Droppers	01/May/2025	09:00	01/May/2025	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
1148	RQ218891	OCC_230	sldcjk_sd	BUS	220 KV CHOWADHI (JK) - BUS 1	PDD JK	D	P reventive maintenance works in the outdoor 220/33 KV switchyard including replacement of worn out jumpers / droppers and allied clamps etc. Since, the work has to be done in the outdoor switchyard, which involves jumpers connected to BUSBARS, as such shutdown of 220 KV Source lines is required to ensure safety of both men & material working in the outdoor yard.	25/May/2025	08:00	25/May/2025	13:00	The areas which will be affected during the shutdown period are Industrial Areas of Bari Brahmana, Birpur Complex, Sainik Colony, Greater Kailash, Mandal and adjoining areas that are being fed at 33 KV Level from GSS 220kV Chowadhi.	PLANNED	Requested	
1149	RQ218892	OCC_230	sldcjk_sd	BUS	220 KV CHOWADHI (JK) - BUS 2	PDD JK	D	P reventive maintenance works in the outdoor 220/33 KV switchyard including replacement of worn out jumpers / droppers and allied clamps etc. Since, the work has to be done in the outdoor switchyard, which involves jumpers connected to BUSBARS, as such shutdown of 220 KV Source lines is required to ensure safety of both men & material working in the outdoor yard.b	25/May/2025	08:00	25/May/2025	13:00	The areas which will be affected during the shutdown period are Industrial Areas of Bari Brahmana, Birpur Complex, Sainik Colony, Greater Kailash, Mandal and adjoining areas that are being fed at 33 KV Level from GSS 220kV Chowadhi.	PLANNED	Requested	
1150	RQ218889	OCC_230	sldcjk_sd	BUS	220KV BUS 1 AT GLADNI(PDD)	PDD JK	D	Preventive maintenance works in the outdoor 22011.32/ 33 KV switchyard including replacement of worn out jumpers / droppers and allied clamps etc. Since, the work has to be done in the outdoor switchyard, which involves jumpers connected to BUSBARS, as such shutdown of 220 KV Source lines is required to ensure safety of both men & material working in the outdoor Ya rd.	18/May/2025	07:00	18/May/2025	12:00	30 40 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these gri ds. Rest 200 MW load (approx.) shall be affected.	PLANNED	Requested	

1151	RQ218890	OCC_230	sldcjk_sd	BUS	220KV BUS 2 AT GLADNI(PDD)		D	Preventive maintenance works in the outdoor 22011.32/ 33 KV switchyard including replacement of worn out jumpers / droppers and allied clamps etc. Since, the work has to be done in the outdoor switchyard, which involves jumpers connected to BUSBARS, as such shutdown of 220 KV Source lines is required to ensure safety of both men & material working in the outdoor Ya rd.	18/May/2025	07:00	18/May/2025	12:00	30.40 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grids. Rest 200 MW load (approx.) shall be affected.	PLANNED	Requested	
1152	RQ217920	OCC_230	cpcc3_sd	BUS	220KV BUS 2 AT ALLAHABAD(PG)	PDD JK	C	220kv Bus-2 busbar relay Retrofitting works and AMP Works	22/May/2025	08:00	25/May/2025	18:00		PLANNED	Requested	
1153	RQ218972	OCC_230	cpcc3_sd	BUS	220KV BUS 1 AT ALLAHABAD(PG)	POWERGRID	C	220kv Bus-1 busbar relay Retrofitting works	17/May/2025	08:00	21/May/2025	18:00		PLANNED	Requested	
1154	RQ218656	OCC_230	cpcc3_sd	BUS	220KV BUS 2 AT SOHAWAL(PG)	POWERGRID	D	AMP work	16/May/2025	09:00	16/May/2025	18:00		PLANNED	Requested	
1155	RQ218654	OCC_230	cpcc3_sd	BUS	220KV BUS 1 AT SOHAWAL(PG)	POWERGRID	D	AMP work	15/May/2025	09:00	15/May/2025	18:00		PLANNED	Requested	
1156	RQ218659	OCC_230	cpcc3_sd	BUS	220 KV PITHORAGARH(PG) - BUS 1	POWERGRID	D	Retrofit work of 220 KV Bus Bar Protection panel at Pithoragarh	12/May/2025	09:00	12/May/2025	18:00		PLANNED	Requested	
1157	RQ218644	OCC_230	cpcc3_sd	BUS	220KV BUS 2 AT LUCKNOW_1(PG)	POWERGRID	C	220KV BUSBAR-2 PROTECTION RETROFITMENT & FUNCTIONAL TESTING AND PRIMARY INJECTION TESTING WITH ASSOCIATED BAY AT 400KV LUCKNOW SS	08/May/2025	10:00	14/May/2025	18:00		PLANNED	Requested	
1158	RQ218663	OCC_230	cpcc3_sd	BUS	220KV BUS 2 AT AGRA(PG)	POWERGRID	D	"To attend alignment issue in W2.W8.Q12. Note: The above work requires S/D of 220 KV BUS-2 along with S/D of 315 MVA, 400/220 KV ICT-2 at Agra (PG)"	02/May/2025	09:00	02/May/2025	18:00		PLANNED	Requested	
1159	RQ218646	OCC_230	cpcc3_sd	BUS	220KV BUS 1 AT LUCKNOW_1(PG)	POWERGRID	C	220KV BUSBAR-1 PROTECTION RETROFITMENT FUNCTIONAL TESTING AND PRIMARY INJECTION TESTING WITH ASSOCIATED BAY AT 400KV LUCKNOW SS	01/May/2025	10:00	07/May/2025	18:00		PLANNED	Requested	
1160	RQ218953	OCC_230	bbmb_sd	BUS	220KV BUS 2 AT BARNALA(BB)	BBMB	D	Half Yearly Mtc. of S/Stn. Equipment	16/May/2025	08:00	16/May/2025	18:00		PLANNED	Requested	
1161	RQ218952	OCC_230	bbmb_sd	BUS	220KV BUS 1 AT BARNALA(BB)	BBMB	D	Half Yearly Mtc. of S/Stn. Equipment	15/May/2025	08:00	15/May/2025	18:00		PLANNED	Requested	
1162	RQ218951	OCC_230	bbmb_sd	BUS	220KV BUS 1 AT BALLABHGARH(BB)	BBMB	D	Half Yearly mtc	08/May/2025	08:00	08/May/2025	18:00		PLANNED	Requested	
1163	RQ218950	OCC_230	bbmb_sd	BUS	220KV BUS 2 AT HISSAR(BB)	BBMB	D	Half Yearly mtc	02/May/2025	08:00	02/May/2025	18:00		PLANNED	Requested	
1164	RQ218540	OCC_230	stuup_sd	BUS	220 KV PANKI(UP) - BUS 1	UPPTCL	C	* shutdown of 220KV MAIN BUS IFOR REPLACEMENT OF 220KV A BUS SINGLE MOOSE TO TWIN MOOSE CONDUCTOR	12/May/2025	10:00	19/May/2025	17:00		PLANNED	Requested	
1165	RQ218541	OCC_230	stuup_sd	BUS	220 KV PANKI(UP) - BUS 2	UPPTCL	C	* SHUTDOWN OF 220KV MAIN BUS-II FOR REPLACEMENT OF 220KV MAIN BUS-II >X SINGLE MOOSE TO TWIN MOOSE CONDUCTOR	05/May/2025	10:00	11/May/2025	17:00		PLANNED	Requested	
1166	RQ218523	OCC_230	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	26/May/2025	08:00	26/May/2025	18:00		PLANNED	Requested	
1167	RQ218511	OCC_230	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	20/May/2025	08:00	20/May/2025	18:00		PLANNED	Requested	
1168	RQ218473	OCC_230	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	13/May/2025	08:00	13/May/2025	18:00		PLANNED	Requested	
1169	RQ218459	OCC_230	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	06/May/2025	08:00	06/May/2025	18:00		PLANNED	Requested	
1170	RQ219152	OCC_230	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	132 KV RAJGARH (RS)-HISAR(BB) (RS) CKT-1	RRVPNL	D	Half Yearly Mtc..	23/May/2025	08:00	23/May/2025	18:00		PLANNED	Requested	
1171	RQ219153	OCC_230	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	132 KV AMARPURATHEDI(RS)-HISAR(BB) (RS) CKT-1	RRVPNL	D	Half Yearly Mtc..	21/May/2025	08:00	21/May/2025	18:00		PLANNED	Requested	
1172	RQ219042	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-KATHUA(JK) (PG) CKT-1		D	Replacement of Puntured insulator at Loc No. 28 detected during online PID.	10/May/2025	08:00	10/May/2025	18:00	Kindly approve.	PLANNED	Requested	
1173	RQ219043	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-MAHANPUR(PDD) (PG) CKT-1		D	Non auto mode required for safety purpose.	10/May/2025	08:00	10/May/2025	18:00	Kindly approve.	PLANNED	Requested	
1174	RQ219067	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HIRANAGAR(PDD)-SEWA_2(NH) (PG) CKT-2		D	SD required for installation of Aviation Globules in transmission line near army flying zone in Span 117-118 and 118-119 as per defence requirement.	06/May/2025	10:00	06/May/2025	16:00	Under construction head. Kindly approve.	PLANNED	Requested	

1175	RQ219066	OCC_230	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HIRANAGAR(PDD)-SEWA_2(NH) (PG) CKT-1		D	SD required for installation of Aviation Globules in transmission line near army flying zone in Span 117-118 and 118-119 as per defence requirement.	06/May/2025	10:00	06/May/2025	16:00	Under construction head. Kindly approve.	PLANNED	Requested	
1176	RQ218687	OCC_230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SITARGANJ(PG)-SITARGANJ(SIDCUL) (PTCUL) CKT-1	PTCUL	D	RETROFITMENT OF LBB RELAY & AMP WORKS AT 220/132KV SITARGANJ SS (BAY No:106)	01/May/2025	09:00	01/May/2025	17:00		PLANNED	Requested	
1177	RQ219151	OCC_230	bbmb_sd	BUS	132KV BUS 2HISAR(BB)	BBMB	D	Half Yearly Mtc...	28/May/2025	08:00	28/May/2025	18:00		PLANNED	Requested	
1178	RQ219150	OCC_230	bbmb_sd	BUS	132KV BUS 1HISAR(BB)	BBMB	D	Half Yearly Mtc...	26/May/2025	08:00	26/May/2025	18:00		PLANNED	Requested	
1179	RQ218660	OCC_230	cpcc3_sd	BUS	132 KV PITHORAGARH(PG) - BUS 1	POWERGRID	D	Retrofit of 132 KV Bus Bar Protection panel at Pithoragarh	14/May/2025	09:00	14/May/2025	18:00		PLANNED	Requested	
1180	RQ218748	OCC_230	cpcc1_sd	BAY	208 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT ROORKEE(PG) (POWERGRID)	POWERGRID	C	Overhauling of CB	22/May/2025	08:00	24/May/2025	18:00		PLANNED	Requested	
1181	RQ218754	OCC_230	cpcc1_sd	BAY	212 MAIN BAY - 400/220 KV 315 MVA ICT 3 AT BHINMAL(PG) (POWERGRID) AT 220 KV BHINMAL(PG)	POWERGRID	D	For Rectification Of SUSPECT SIGNALS	19/May/2025	08:00	19/May/2025	18:00		PLANNED	Requested	
1182	RQ218700	OCC_230	cpcc3_sd	BAY	212 MAIN BAY - 220KV BUS 1 AT LUCKNOW_1(PG) (POWERGRID) AND FUTURE AT 220 KV LUCKNOW_1(PG) (POWERGRID)	POWERGRID	D	220KV BUSBAR-2 PROTECTION RETROFITMENT & FUNCTIONAL TESTING AND PRIMARY INJECTION TESTING WITH ASSOCIATED BAY AT 400KV LUCKNOW SS	14/May/2025	10:00	14/May/2025	18:00		PLANNED	Requested	
1183	RQ218747	OCC_230	cpcc1_sd	BAY	210 MAIN BAY - 400/220 KV 315 MVA ICT 2 AT ROORKEE(PG) (POWERGRID)	POWERGRID	C	Overhauling of CB	14/May/2025	08:00	17/May/2025	18:00		PLANNED	Requested	
1184	RQ218699	OCC_230	cpcc3_sd	BAY	211 MAIN BAY - 220KV BUS 1 AT LUCKNOW_1(PG) (POWERGRID) AND FUTURE AT 220 KV LUCKNOW_1(PG) (POWERGRID)	POWERGRID	D	220KV BUSBAR-2 PROTECTION RETROFITMENT & FUNCTIONAL TESTING AND PRIMARY INJECTION TESTING WITH ASSOCIATED BAY AT 400KV LUCKNOW SS	13/May/2025	10:00	13/May/2025	18:00		PLANNED	Requested	
1185	RQ218884	OCC_230	cpcc3_sd	BAY	206 TRANSFER BUS BAY - 220KV BUS 3 AT LUCKNOW_1(PG) (POWERGRID) AT 220 KV LUCKNOW_1(PG)	POWERGRID	C	220KV BUSBAR-2 PROTECTION RETROFITMENT & FUNCTIONAL TESTING AND PRIMARY INJECTION TESTING WITH ASSOCIATED BAY AT 400KV LUCKNOW SS	08/May/2025	10:00	14/May/2025	18:00		PLANNED	Requested	
1186	RQ218898	OCC_230	cpcc3_sd	BAY	203 BUS COUPLER BAY - 220KV BUS 1 AT LUCKNOW_1(PG) (POWERGRID) AND 220KV BUS 2 AT LUCKNOW_1(PG) AT 220 KV LUCKNOW_1(PG) (POWERGRID)	POWERGRID	C	220KV BUSBAR-2 PROTECTION RETROFITMENT & FUNCTIONAL TESTING AND PRIMARY INJECTION TESTING WITH ASSOCIATED BAY AT 400KV LUCKNOW SS	08/May/2025	10:00	14/May/2025	18:00		PLANNED	Requested	
1187	RQ218698	OCC_230	cpcc3_sd	BAY	212 MAIN BAY - 220KV BUS 1 AT LUCKNOW_1(PG) (POWERGRID) AND FUTURE AT 220 KV LUCKNOW_1(PG) (POWERGRID)	POWERGRID	D	220KV BUSBAR-1 PROTECTION RETROFITMENT & FUNCTIONAL TESTING AND PRIMARY INJECTION TESTING WITH ASSOCIATED BAY AT 400KV LUCKNOW SS	07/May/2025	10:00	07/May/2025	18:00		PLANNED	Requested	
1188	RQ218697	OCC_230	cpcc3_sd	BAY	211 MAIN BAY - 220KV BUS 1 AT LUCKNOW_1(PG) (POWERGRID) AND FUTURE AT 220 KV LUCKNOW_1(PG) (POWERGRID)	POWERGRID	D	220KV BUSBAR-1 PROTECTION RETROFITMENT & FUNCTIONAL TESTING AND PRIMARY INJECTION TESTING WITH ASSOCIATED BAY AT 400KV LUCKNOW SS	06/May/2025	10:00	06/May/2025	18:00		PLANNED	Requested	
1189	RQ218883	OCC_230	cpcc3_sd	BAY	206 TRANSFER BUS BAY - 220KV BUS 3 AT LUCKNOW_1(PG) (POWERGRID) AT 220 KV LUCKNOW_1(PG)	POWERGRID	C	220KV BUSBAR-1 PROTECTION RETROFITMENT FUNCTIONAL TESTING AND PRIMARY INJECTION TESTING WITH ASSOCIATED BAY AT 400KV LUCKNOW SS	01/May/2025	10:00	07/May/2025	18:00		PLANNED	Requested	
1190	RQ218887	OCC_230	cpcc3_sd	BAY	203 BUS COUPLER BAY - 220KV BUS 1 AT LUCKNOW_1(PG) (POWERGRID) AND 220KV BUS 2 AT LUCKNOW_1(PG) AT 220 KV LUCKNOW_1(PG) (POWERGRID)	POWERGRID	C	LBB RETROFITMENT AND 220KV BUSBAR-1 PROTECTION RETROFITMENT FUNCTIONAL TESTING AND PRIMARY INJECTION TESTING WITH ASSOCIATED BAY AT 400KV LUCKNOW SS	01/May/2025	10:00	07/May/2025	18:00		PLANNED	Requested	
1191	RQ219128	OCC_230	ntpcncr_sd	BAY	208 MAIN BAY - 220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2 (POWERGRID)	POWERGRID	C	Planned outage	01/May/2025	00:00	03/May/2025	23:59	busbar protection out of service from 21st april to 7th June.	PLANNED	Requested	

1192	RQ219131	OCC_230	ntpcncr_sd	BAY	204 MAIN BAY - 220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1 (NTPC) AT 220 KV ANTA(NT)	NTPC	C	Planned outage	19/May/2025	00:00	21/May/2025	23:59	busbar protection Checking	PLANNED	Requested	
1193	RQ219133	OCC_230	ntpcncr_sd	BAY	210 MAIN BAY - 220/33 KV 120 MVA ICT 1 AT ANTA(NT) (NTPC) AT 220 KV ANTA(NT)	NTPC	C	Planned outage	15/May/2025	00:00	17/May/2025	23:59	busbar protection Checking	PLANNED	Requested	
1194	RQ218319	OCC_230	cpcc1_sd	SVC/STATCOM	STATCOM No 1(-425/+550MVAR) at 400 KV Bhadla_2 (PG)	POWERGRID	D	for AMP work	19/May/2025	17:00	23/May/2025	23:00		PLANNED	Requested	
1195	RQ218318	OCC_230	cpcc1_sd	SVC/STATCOM	STATCOM No 2(-425/+550MVAR) at 400 KV Bhadla_2 (PG)	POWERGRID	D	for AMP work	13/May/2025	17:00	17/May/2025	23:00		PLANNED	Requested	
1196	RQ218316	OCC_230	cpcc1_sd	SVC/STATCOM	SVC No 1(-300/+400MVAR) at 400 KV Kankroli(PG)	POWERGRID	D	For deweeding in MV yard	08/May/2025	08:00	08/May/2025	18:00		PLANNED	Requested	
1197	RQ218666	OCC_230	cpcc3_sd	FILTER BANK	400 KV 726 MVAR Filter Bank No 5 at Agra(PG)	POWERGRID	D	AMP of NR3-AGRAD-ACF5BUS_W125 (AC FILTER_5_BUS)	07/May/2025	09:00	07/May/2025	18:00		PLANNED	Requested	
1198	RQ219070	OCC_230	cpcc2_sd	SVC/STATCOM	STATCOM No 1(-100/+100MVAR) at 400 KV Nallagarh(PG)	POWERGRID	D	For Final connection Of ICT-IV , shutdown of STATCOM is required for final connection.	05/May/2025	09:00	06/May/2025	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
1199	RQ218665	OCC_230	cpcc3_sd	FILTER BANK	400 KV 726 MVAR Filter Bank No 3 at Agra(PG)	POWERGRID	D	AMP of NR3-AGRAD-ACF3BUS_W123 (AC FILTER_3_BUS)	05/May/2025	09:00	05/May/2025	18:00		PLANNED	Requested	
1200	RQ219071	OCC_230	cpcc2_sd	SVC/STATCOM	STATCOM No 2(-100/+100MVAR) at 400 KV Nallagarh(PG)	POWERGRID	D	For Final connection Of ICT-IV , shutdown of STATCOM is required for final connection.	05/May/2025	09:00	06/May/2025	18:00	Under construction head. kindly approve.	PLANNED	Requested	
1201	RQ218838	OCC_230	cpcc2_sd	SVC/STATCOM	SVC No 1(-400/+600MVAR) at 400 KV Ludhiana(PG)	POWERGRID	D	For AMP works	03/May/2025	10:00	03/May/2025	18:00	Kindly approve.	PLANNED	Requested	
1202	RQ218315	OCC_230	cpcc1_sd	SVC/STATCOM	STATCOM No 2(-425/+550MVAR) at 400 KV Fatehgarh_III(PG)	POWERGRID	D	for AMP work	10/May/2025	17:00	13/May/2025	23:00		PLANNED	Requested	
1203	RQ218314	OCC_230	cpcc1_sd	SVC/STATCOM	STATCOM No 1(-425/+550MVAR) at 400 KV Fatehgarh_III(PG)	POWERGRID	D	for AMP work	05/May/2025	17:00	09/May/2025	23:00		PLANNED	Requested	