



सत्यमेव जयते

भारत सरकार

Government of India

विद्युत मंत्रालय

Ministry of Power

उत्तर क्षेत्रीय विद्युत समिति

Northern Regional Power Committee

सं.:उ.क्षे.वि.स./प्रचालन/106/01/2025/173-214


दिनांक: 14.05.2025

विषय: उत्तर क्षेत्रीय विद्युत समिति की प्रचालन समन्वय उप- समिति की 231वी बैठक में स्वीकृत आऊटेज कार्यक्रम की सूची।

Subject: Outage programme approved in the 231th OCC Meeting.

विद्युत् उत्पादन कंपनियों व पारेषण लाइसेंस धारकों द्वारा उत्पादन इकाइयों व पारेषण तंत्र के प्रस्तावित आऊटेज कार्यक्रमों को दिनांक 13.05.2025 में आयोजित प्रचालन समन्वय उप- समिति की 231 वी बैठक में चर्चा करने के पश्चात आऊटेज कार्यक्रम की स्वीकृत सूची को उत्तर क्षेत्रीय विद्युत समिति के वेब पोर्टल पर उपलब्ध किया गया है। सभी आऊटेज कार्यक्रम संभावित हैं एवं वास्तविक काल में ग्रिड की स्थिति के अनुरूप प्रभावी होंगे। किसी प्रकार की त्रुटि होने पर दो कार्य दिवसों के भीतर हमें सूचित करने का कष्ट करें।

The outage programme of Generating Units and Transmission Lines proposed by Generating Companies and Transmission Licensees were discussed in the 231th OCC meeting held on 13.05.2025 and the approved list of outages program has been uploaded on NRPC web portal. All outage programmes are approved tentatively subject to real time grid conditions. Discrepancy, if any may kindly be intimated within two working days.


(ओमकिशोर)

कार्यपालक अभियंता (प्रचालन)

सेवा में,

प्रचालन समन्वय उप- समिति के सभी सदस्य।

APPROVED OUTAGE PROGRAM OF 231st OCC

| Sr No | Reference Number | OCC Number | Name of Requesting Agency | Element Type | Element Name | Owner | Daily/ Continuous | Reason | Requested From Date | Requested From Time | Requested To Date | Requested To Time | Requester Remarks | Request Type | Shutdown Status | Approved From Date | Approved From Time | Approved To Date | Approved To Time | OCC Remarks |
|-------|------------------|------------|---------------------------|------------------------------|---|-------|-------------------|--|---------------------|---------------------|-------------------|-------------------|--|--------------|-----------------|--------------------|--------------------|------------------|------------------|--|
| 1 | RQ221911 | OCC_231 | tehri_sd | GENERATING UNIT | 250 MW TEHRI HPS - UNIT 1 | THDC | C | Annual Maintenance | 05/Jun/2025 | 00:01 | 29/Jun/2025 | 23:59 | | PLANNED | Approved | 05-Jun-25 | 00:01 | 29-Jun-25 | 23:59 | Approved in LGBR-30 (21.03.2025 to 19.04.2025) |
| 2 | RQ222216 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2 | | D | For shutdown defect rectification | 27/Jun/2025 | 08:00 | 27/Jun/2025 | 20:00 | Non-Auto for 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1 | PLANNED | Approved | 27-Jun-25 | 16:00 | 27-Jun-25 | 23:00 | To be availed from 16:30hrs, ATC/TTC curtailed by 2950 MW in NR export. Subjected to WRPC Approval. |
| 3 | RQ222005 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BHADLA-BIKANER (PG) CKT-2 | | D | Rectification of Shutdown nature defects | 26/Jun/2025 | 16:00 | 27/Jun/2025 | 23:59 | Non-Auto in Off mode required for Ckt-1 | PLANNED | Approved | 26-Jun-25 | 16:00 | 27-Jun-25 | 23:59 | To be availed from 16:30hrs, ATC/TTC curtailed by 2900 MW in NR export. Subjected to WRPC Approval. |
| 4 | RQ222193 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2 | | D | For line AMP work | 26/Jun/2025 | 08:00 | 26/Jun/2025 | 18:00 | Non auto mode of other charge ckt required | PLANNED | Approved | 26-Jun-25 | 16:00 | 26-Jun-25 | 23:00 | To be availed from 16:30hrs |
| 5 | RQ222215 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1 | | D | For shutdown defect rectification | 26/Jun/2025 | 08:00 | 26/Jun/2025 | 20:00 | Non-Auto for 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2 | PLANNED | Approved | 26-Jun-25 | 16:00 | 26-Jun-25 | 23:00 | To be availed from 16:30hrs, ATC/TTC curtailed by 2950 MW in NR export. Subjected to WRPC Approval. |
| 6 | RQ222004 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BHADLA-BIKANER (PG) CKT-1 | | D | Rectification of Shutdown nature defects | 24/Jun/2025 | 16:00 | 25/Jun/2025 | 23:59 | Non-Auto in Off mode required for Ckt-2 | PLANNED | Approved | 24-Jun-25 | 16:00 | 25-Jun-25 | 23:59 | To be availed from 16:30hrs, ATC/TTC curtailed by 200 MW in NR export. Subjected to WRPC Approval. |
| 7 | RQ222192 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1 | | D | For line AMP work | 24/Jun/2025 | 08:00 | 25/Jun/2025 | 18:00 | Non auto mode of other charge ckt required | PLANNED | Approved | 24-Jun-25 | 16:00 | 25-Jun-25 | 23:00 | To be availed from 16:30hrs |
| 8 | RQ221999 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-2 | | D | For scheme checking work | 24/Jun/2025 | 08:00 | 24/Jun/2025 | 18:00 | | PLANNED | Rejected | | | | | Line not commissioned yet |
| 9 | RQ221998 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-1 | | D | For scheme checking work | 23/Jun/2025 | 08:00 | 23/Jun/2025 | 18:00 | | PLANNED | Rejected | | | | | Line not commissioned yet |
| 10 | RQ221985 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1 | | C | Tapping of LILO of 765KV Phahi-Dausa ckt-1 and Dausa - Gwalior ckt-1TL at dausa | 20/Jun/2025 | 08:00 | 28/Jun/2025 | 20:00 | | PLANNED | Rejected | | | | | As ATC/TTC curtailment of 450 MW required in this shutdown hence continuous outage may be availed in low NR demand period. |
| 11 | RQ221986 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2 | | C | Tapping of LILO of 765KV Phahi-Dausa ckt-2 and Dausa - Gwalior ckt-2 TL at dausa | 20/Jun/2025 | 08:00 | 28/Jun/2025 | 20:00 | | PLANNED | Rejected | | | | | As ATC/TTC curtailment of 450 MW required in this shutdown hence continuous outage may be availed in low NR demand period. |
| 12 | RQ222003 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BIKANER-MOGA (PG) CKT-2 | | D | Rectification of Shutdown nature defects | 19/Jun/2025 | 16:00 | 20/Jun/2025 | 23:59 | Non-Auto in Off mode required for Ckt-1 | PLANNED | Approved | 09-Jun-25 | 16:00 | 10-Jun-25 | 23:59 | To be availed from 16:30hrs |

| | | | | | | | | | | | | | | | | | | | | |
|----|----------|---------|----------|------------------------------|---|--|---|--|-------------|-------|-------------|-------|---|---------|----------|-----------|-------|-----------|-------|--|
| 13 | RQ221993 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AJMER-CHITTORGARH (PG) CKT-2 | | D | SD NATURE DEFECTS RECTIFICATION BY KANKROLI, CHITTORGARH & AJMER | 19/Jun/2025 | 08:00 | 19/Jun/2025 | 18:00 | During Shutdown period, A/R to be kept in Non auto mode of other charged ckts from both ends as safety measures | PLANNED | Approved | 19-Jun-25 | 16:00 | 19-Jun-25 | 23:00 | To be availed from 16:30hrs |
| 14 | RQ221992 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AJMER-CHITTORGARH (PG) CKT-1 | | D | SD NATURE DEFECTS RECTIFICATION BY KANKROLI, CHITTORGARH & AJMER | 18/Jun/2025 | 08:00 | 18/Jun/2025 | 18:00 | During Shutdown period, A/R to be kept in Non auto mode of other charged ckts from both ends as safety measures | PLANNED | Approved | 18-Jun-25 | 16:00 | 18-Jun-25 | 23:00 | To be availed from 16:30hrs |
| 15 | RQ222092 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV GR.NOIDA_2(UPC)-MEERUT(PG) (PG) CKT-1 | | D | To attend hotspot suspected insulator at various locations and to attend SD nature defects in line | 18/Jun/2025 | 08:00 | 19/Jun/2025 | 18:00 | | PLANNED | Approved | 18-Jun-25 | 08:00 | 19-Jun-25 | 18:00 | |
| 16 | RQ222002 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BIKANER-MOGA (PG) CKT-1 | | D | Rectification of Shutdown nature defects | 17/Jun/2025 | 16:00 | 18/Jun/2025 | 23:59 | Non-Auto in Off mode required for Ckt-2 | PLANNED | Approved | 07-Jun-25 | 16:00 | 08-Jun-25 | 23:59 | To be availed from 16:30hrs |
| 17 | RQ222164 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BHADLA-BIKANER (PG) CKT-2 | | D | INSTALLATION OF BIRD DIVERTERS rectification of shut down nature defects | 16/Jun/2025 | 16:00 | 30/Jun/2025 | 23:00 | AUTO-RECLOSE OF OTHER CKT. IS TO BE KEPT ON NON AUTO MODE | PLANNED | Approved | 16-Jun-25 | 16:00 | 30-Jun-25 | 23:00 | To be availed from 16:30hrs, ATC/TTC curatiled by 200 MW in NR export. Subjected to WRPC Approval. |
| 18 | RQ222168 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AJMER-BHADLA_2 (PG) CKT-2 | | D | Installation of bird diverters | 16/Jun/2025 | 16:00 | 30/Jun/2025 | 23:00 | AUTO-RECLOSE OF OTHER CKT. IS TO BE KEPT ON NON AUTO MODE | PLANNED | Approved | 16-Jun-25 | 16:00 | 30-Jun-25 | 23:00 | To be availed from 16:30hrs, ATC/TTC curatiled by 500 MW in NR export. Subjected to WRPC Approval. |
| 19 | RQ222166 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BIKANER-BHADLA_2 (PG) CKT-2 | | D | Installation of bird diverters | 16/Jun/2025 | 16:00 | 30/Jun/2025 | 23:00 | AUTO-RECLOSE OF OTHER CKT. IS TO BE KEPT ON NON AUTO MODE | PLANNED | Approved | 16-Jun-25 | 16:00 | 30-Jun-25 | 23:00 | To be availed from 16:30hrs |
| 20 | RQ222175 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1 | | D | Atteding OPGW related defects | 16/Jun/2025 | 08:00 | 20/Jun/2025 | 18:00 | AUTO-RECLOSE OF CKT-1 IS TO BE KEPT ON NON AUTO MODE | PLANNED | Approved | 16-Jun-25 | 16:00 | 20-Jun-25 | 23:00 | To be availed from 16:30hrs |
| 21 | RQ221977 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV JHATIKARA-BHIWANI (PG) CKT-1 | | D | RECTIFICATION OF SHUT DOWN DEFECTS by Jhatikara & Bhiwani | 16/Jun/2025 | 08:00 | 17/Jun/2025 | 18:00 | | PLANNED | Approved | 16-Jun-25 | 08:00 | 17-Jun-25 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|----|----------|---------|----------|------------------------------|--|--|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|---|
| 22 | RQ222040 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 | | D | Shutdown nature defects rectification by Bhiwani & Jaipur(S) | 13/Jun/2025 | 08:00 | 14/Jun/2025 | 18:00 | Shutdown nature defects rectification by Bhiwani & Jaipur(S) | PLANNED | Approved | 13-Jun-25 | 08:00 | 14-Jun-25 | 18:00 | |
| 23 | RQ222138 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 | | D | Shutdown nature defects rectification work | 13/Jun/2025 | 08:00 | 14/Jun/2025 | 18:00 | Shutdown nature defects rectification work | PLANNED | Approved | 13-Jun-25 | 08:00 | 14-Jun-25 | 18:00 | |
| 24 | RQ222197 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-2 | | D | For line AMP work by Bhadla 2& fatehgarh 2 and Attending COE Protection Observations by Bhadla 2 | 12/Jun/2025 | 08:00 | 14/Jun/2025 | 18:00 | Non auto mode of other charge ckt required | PLANNED | Approved | 12-Jun-25 | 16:00 | 14-Jun-25 | 23:00 | To be availed from 16:30hrs. |
| 25 | RQ222388 | OCC_231 | cpcc1_sd | BUS | 765 KV BIKANER(PG) - BUS 2 | | D | SS-104 Substation Extension work | 11/Jun/2025 | 16:00 | 13/Jun/2025 | 23:30 | | PLANNED | Approved | 11-Jun-25 | 16:00 | 13-Jun-25 | 23:30 | To be availed from 17:30hrs |
| 26 | RQ221976 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV JHATIKARA-ALIGARH (PG) CKT-1 | | D | SD NATURE DEFECTS RECTIFICATION | 10/Jun/2025 | 08:00 | 12/Jun/2025 | 18:00 | | PLANNED | Approved | 10-Jun-25 | 08:00 | 12-Jun-25 | 18:00 | |
| 27 | RQ222387 | OCC_231 | cpcc1_sd | BUS | 765 KV BIKANER(PG) - BUS 1 | | D | SS-104 Substation Extension work | 09/Jun/2025 | 16:00 | 10/Jun/2025 | 23:30 | | PLANNED | Approved | 09-Jun-25 | 16:00 | 10-Jun-25 | 23:30 | To be availed from 17:30hrs |
| 28 | RQ222174 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2 | | D | Attending critical shutdown nature defects by Sikar 2 & Attending COE Protection Observations by Bhadla 2 | 09/Jun/2025 | 08:00 | 13/Jun/2025 | 18:00 | AUTO-RECLOSE OF OTHER CKT. IS TO BE KEPT ON NON AUTO MODE | PLANNED | Approved | 09-Jun-25 | 16:00 | 13-Jun-25 | 23:00 | To be availed from 16:30hrs |
| 29 | RQ222196 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1 | | D | For line AMP work by Bhadla 2& fatehgarh 2 and Attending COE Protection Observations by Bhadla 2 | 09/Jun/2025 | 08:00 | 11/Jun/2025 | 18:00 | Non auto mode of other charge ckt required | PLANNED | Approved | 09-Jun-25 | 16:00 | 11-Jun-25 | 23:00 | To be availed from 16:30hrs. |
| 30 | RQ222137 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2 | | D | Shutdown nature defects rectification work | 09/Jun/2025 | 08:00 | 12/Jun/2025 | 18:00 | Shutdown nature defects rectification work | PLANNED | Approved | 09-Jun-25 | 08:00 | 12-Jun-25 | 18:00 | ATC/TTC To be curtailed in NR Import by 450MW in NR Import, subjected to WRPC Approval. |
| 31 | RQ222009 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BIKANER-BHADLA_2 (PG) CKT-2 | | D | Attending COE Protection Observations by Bhadla 2 & Rectification of Shutdown nature defects by Bikaner | 07/Jun/2025 | 18:00 | 08/Jun/2025 | 23:00 | Non-Auto in Off mode required for Ckt-1 | PLANNED | Approved | 07-Jun-25 | 18:00 | 08-Jun-25 | 23:00 | |
| 32 | RQ222008 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BIKANER-BHADLA_2 (PG) CKT-1 | | D | Attending COE Protection Observations by Bhadla 2 & Rectification of Shutdown nature defects by Bikaner | 05/Jun/2025 | 18:00 | 06/Jun/2025 | 23:00 | Non-Auto in Off mode required for Ckt-2 | PLANNED | Approved | 05-Jun-25 | 18:00 | 06-Jun-25 | 23:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|----|----------|---------|----------|------------------------------|---|--|---|---|-------------|-------|-------------|-------|---|---------|----------|-----------|-------|-----------|-------|---|
| 33 | RQ222041 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1 | | D | Non-auto mode for tower tightening & missing tower member fixing above waist leve | 04/Jun/2025 | 09:00 | 28/Jun/2025 | 17:00 | Non-auto mode for tower tightening & missing tower member fixing above waist leve | PLANNED | Approved | 04-Jun-25 | 09:00 | 28-Jun-25 | 17:00 | Subjected to WRPC Approval. |
| 34 | RQ222136 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1 | | D | Shutdown nature defects rectification by Jaipur(S) TLM | 04/Jun/2025 | 08:00 | 07/Jun/2025 | 18:00 | Shutdown nature defects rectification | PLANNED | Approved | 04-Jun-25 | 08:00 | 07-Jun-25 | 18:00 | To be clubbed with RQ222137 |
| 35 | RQ222189 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-2 | | D | For defect rectification work | 04/Jun/2025 | 08:00 | 05/Jun/2025 | 18:00 | Non auto mode of other charge ckt required | PLANNED | Approved | 04-Jun-25 | 16:00 | 05-Jun-25 | 23:00 | |
| 36 | RQ222199 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBTCL) CKT-4 | | D | For line AMP work Attending COE Protection Observations by Bhadla 2 | 04/Jun/2025 | 08:00 | 05/Jun/2025 | 18:00 | Non auto mode of other charge ckt required | PLANNED | Approved | 04-Jun-25 | 16:00 | 05-Jun-25 | 23:00 | To be availed from 16:30hrs |
| 37 | RQ222390 | OCC_231 | cpcc1_sd | BUS | 765 KV BHADLA_2 (PG) - BUS 2 | | D | Bay Extension, LBB Testing | 03/Jun/2025 | 18:00 | 04/Jun/2025 | 23:00 | | PLANNED | Approved | 03-Jun-25 | 18:00 | 04-Jun-25 | 23:00 | |
| 38 | RQ222007 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AJMER-BHADLA_2 (PG) CKT-2 | | D | SD NATURE DEFECTS RECTIFICATION by Ajmer& Bikaner and for Attending COE Protection Observations by Bhadla 2 | 03/Jun/2025 | 18:00 | 04/Jun/2025 | 23:00 | During Shutdown period, A/R to be kept in Non auto mode of other charged ckts from both ends as safety measures | PLANNED | Approved | 03-Jun-25 | 18:00 | 04-Jun-25 | 23:00 | ATC/TTC curatiled by 500 MW in NR Export. Subjected to WRPC Approval. |
| 39 | RQ221975 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AGRA-JHATIKARA (PG) CKT-1 | | D | SD NATURE DEFECTS RECTIFICATION | 03/Jun/2025 | 08:00 | 05/Jun/2025 | 18:00 | | PLANNED | Approved | 03-Jun-25 | 08:00 | 05-Jun-25 | 18:00 | |
| 40 | RQ221958 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV MOGA-BHIWANI (PG) CKT-1 | | D | RECTIFICATION OF SHUT DOWN DEFECTS | 02/Jun/2025 | 08:00 | 02/Jun/2025 | 18:00 | | PLANNED | Approved | 02-Jun-25 | 08:00 | 02-Jun-25 | 18:00 | |
| 41 | RQ222173 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1 | | D | Attending critical shutdown nature defects by Sikar 2 & Attending COE Protection Observations | 02/Jun/2025 | 08:00 | 06/Jun/2025 | 18:00 | AUTO-RECLOSE OF OTHER CKT. IS TO BE KEPT ON NON AUTO MODE | PLANNED | Approved | 02-Jun-25 | 16:00 | 06-Jun-25 | 23:00 | To be availed from 16:30hrs |
| 42 | RQ222188 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-1 | | D | For defect rectification work | 02/Jun/2025 | 08:00 | 03/Jun/2025 | 18:00 | Non auto mode of other charge ckt required | PLANNED | Approved | 02-Jun-25 | 16:00 | 03-Jun-25 | 23:00 | |
| 43 | RQ222198 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBTCL) CKT-3 | | D | For line AMP work Attending COE Protection Observations by Bhadla 2 | 02/Jun/2025 | 08:00 | 03/Jun/2025 | 18:00 | Non auto mode of other charge ckt required | PLANNED | Approved | 02-Jun-25 | 16:00 | 03-Jun-25 | 23:00 | To be availed from 16:30hrs. |
| 44 | RQ222389 | OCC_231 | cpcc1_sd | BUS | 765 KV BHADLA_2 (PG) - BUS 1 | | D | Bay Extension, LBB Testing | 01/Jun/2025 | 18:00 | 02/Jun/2025 | 23:00 | | PLANNED | Approved | 01-Jun-25 | 18:00 | 02-Jun-25 | 23:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|----|----------|---------|----------|------------------------------|---|------------|---|--|-------------|-------|-------------|-------|---|---------|----------|-----------|-------|-----------|-------|--|
| 45 | RQ222006 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AJMER-BHADLA_2 (PG) CKT-1 | | D | SD NATURE DEFECTS RECTIFICATION by Ajmer & Bikaner & Attending COE Protection Observations by Bhadla 2 | 01/Jun/2025 | 18:00 | 02/Jun/2025 | 23:00 | During Shutdown period, A/R to be kept in Non auto mode of other charged ckts from both ends as safety measures | PLANNED | Approved | 01-Jun-25 | 18:00 | 02-Jun-25 | 23:00 | ATC/TTC curatiled by 500 MW in NR Export. Subjected to WRPC Approval. |
| 46 | RQ222167 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AJMER-BHADLA_2 (PG) CKT-1 | | D | Installation of bird diverters | 01/Jun/2025 | 16:00 | 15/Jun/2025 | 23:00 | AUTO-RECLOSE OF OTHER CKT. IS TO BE KEPT ON NON AUTO MODE | PLANNED | Approved | 01-Jun-25 | 16:00 | 15-Jun-25 | 23:00 | ATC/TTC curatiled by 500 MW in NR Export. Subjected to WRPC Approval. Shutdown days(duration) to be minimized as 15 days daily outage in peak demand period may be reviewed. |
| 47 | RQ222163 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BHADLA-BIKANER (PG) CKT-1 | | D | Installation of bird diverters | 01/Jun/2025 | 16:00 | 15/Jun/2025 | 23:00 | AUTO-RECLOSE OF OTHER CKT. IS TO BE KEPT ON NON AUTO MODE | PLANNED | Approved | 01-Jun-25 | 16:00 | 15-Jun-25 | 23:00 | To be availed from 16:30hrs, ATC/TTC curatiled by 200 MW in NR export. Subjected to WRPC Approval. |
| 48 | RQ222165 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BIKANER-BHADLA_2 (PG) CKT-1 | | D | Installation of bird diverters | 01/Jun/2025 | 16:00 | 15/Jun/2025 | 23:00 | AUTO-RECLOSE OF OTHER CKT. IS TO BE KEPT ON NON AUTO MODE | PLANNED | Approved | 01-Jun-25 | 16:00 | 15-Jun-25 | 23:00 | Not to be clubbed with 765 KV BHADLA-BIKANER (PG) CKT-1 shutdown |
| 49 | RQ222231 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1 | | D | For OPGW installation works under 'OPGW-01' Package | 01/Jun/2025 | 08:00 | 30/Jun/2025 | 18:00 | Non-Auto required for OPGW installation works | PLANNED | Approved | 01-Jun-25 | 08:00 | 30-Jun-25 | 18:00 | Subjected to WRPC Approval. |
| 50 | RQ222238 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2 | | D | For OPGW installation works to create repeater of Dausa-Beawar at Phagi, RVPNL | 01/Jun/2025 | 08:00 | 30/Jun/2025 | 18:00 | Non-Auto required for OPGW installation works | PLANNED | Approved | 01-Jun-25 | 08:00 | 30-Jun-25 | 18:00 | Subjected to WRPC Approval. |
| 51 | RQ222088 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-2 | | D | For attending SD nature defects in line | 01/Jun/2025 | 07:00 | 30/Jun/2025 | 19:00 | 765kV Khetri-Narela Line is Anti-theft charged from Khetri SS end. | PLANNED | Rejected | | | | | Not commisioned yet |
| 52 | RQ222087 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-1 | | D | For attending SD nature defects in line | 01/Jun/2025 | 07:00 | 30/Jun/2025 | 19:00 | 765kV Khetri-Narela Line is Anti-theft charged from Khetri SS end. | PLANNED | Rejected | | | | | Not commisioned yet |
| 53 | RQ221787 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV VARANASHI-GAYA (PG) CKT-2 | POWER GRID | D | For Replacement of flashover insulators | 16/Jun/2025 | 07:00 | 17/Jun/2025 | 18:00 | | PLANNED | Approved | 16-Jun-25 | 07:00 | 17-Jun-25 | 18:00 | Subjected to ERPC Approval. |
| 54 | RQ221780 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV FATEHPUR-SASARAM (PG) CKT-1 | POWER GRID | D | For Replacement of flashover insulators | 13/Jun/2025 | 09:00 | 14/Jun/2025 | 17:00 | | PLANNED | Approved | 13-Jun-25 | 09:00 | 14-Jun-25 | 17:00 | Subjected to ERPC Approval. |
| 55 | RQ221736 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BALIA-GAYA (PG) CKT-1 | POWER GRID | D | Insulator replacement work | 01/Jun/2025 | 08:00 | 03/Jun/2025 | 18:00 | | PLANNED | Approved | 01-Jun-25 | 08:00 | 03-Jun-25 | 18:00 | Subjected to ERPC Approval. |

| | | | | | | | | | | | | | | | | | | | | | |
|----|----------|---------|----------|------------------------------|---|-------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|----------------------------|--|
| 56 | RQ221789 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV VARANASI(PG)-VINDHYACHALPOL(PG) (PVTSL) CKT-2 | PVTSL | D | Shutdown nature rectification work. | 10/Jun/2025 | 07:00 | 10/Jun/2025 | 18:00 | | PLANNED | Rejected | | | | | | To be availed in lean NR demand period |
| 57 | RQ221788 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV VARANASI(PG)-VINDHYACHALPOL(PG) (PVTSL) CKT-1 | PVTSL | D | Shutdown nature rectification work. | 09/Jun/2025 | 07:00 | 09/Jun/2025 | 18:00 | | PLANNED | Rejected | | | | | | To be availed in lean NR demand period |
| 58 | RQ221980 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAMNOLI(DV)-DWARKA (PG) (PG) | | D | SD NATURE DEFECTS RECTIFICATION | 30/Jun/2025 | 08:00 | 30/Jun/2025 | 18:00 | | PLANNED | Approved | 30-Jun-25 | 08:00 | 30-Jun-25 | 18:00 | | |
| 59 | RQ222086 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHIWADI-HISSAR (PG) CKT-1 | | D | Shutdown required for retrofitting and testing of electromechanical/st atic LBB relays with numerical LBB relays in its tie bay and distance relay testin | 28/Jun/2025 | 09:00 | 28/Jun/2025 | 18:00 | | PLANNED | Approved | 28-Jun-25 | 09:00 | 28-Jun-25 | 18:00 | | |
| 60 | RQ221996 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-3 | | D | For scheme checking work by Khetri & For line AMP work by Sikar 2 | 28/Jun/2025 | 08:00 | 28/Jun/2025 | 18:00 | Non auto mode of other charge ckt required | PLANNED | Approved | 28-Jun-25 | 08:00 | 28-Jun-25 | 18:00 | May be given from 17:00Hrs | |
| 61 | RQ222085 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KOTPUTLI-BHIWADI (PG) CKT-1 | | D | Shutdown required for retrofitting and testing of electromechanical/st atic LBB relays with numerical LBB relays in its tie bay and distance relay testin | 27/Jun/2025 | 09:00 | 27/Jun/2025 | 18:00 | | PLANNED | Approved | 27-Jun-25 | 09:00 | 27-Jun-25 | 18:00 | | |
| 62 | RQ222029 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BASSI-SIKAR (PG) CKT-1 | | D | 400kV Busbar Relay Retrofitment work by Bassi & rectification of shutdown nature defects by Sikar | 27/Jun/2025 | 09:00 | 28/Jun/2025 | 18:00 | | PLANNED | Approved | 27-Jun-25 | 09:00 | 28-Jun-25 | 18:00 | | |
| 63 | RQ221995 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-2 | | D | For scheme checking work by Khetri , For line AMP work by Sikar | 27/Jun/2025 | 08:00 | 27/Jun/2025 | 18:00 | Non auto mode of other charge ckt required | PLANNED | Approved | 27-Jun-25 | 19:00 | 27-Jun-25 | 23:00 | May be given from 17:00Hrs | |
| 64 | RQ221994 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-1 | | D | For scheme checking work by Khetri , For line AMP work by Sikar & For wire checking & Tripping circuit rectification by Bikaner 2 | 26/Jun/2025 | 08:00 | 26/Jun/2025 | 18:00 | Non auto mode of other charge ckt required | PLANNED | Approved | 26-Jun-25 | 19:00 | 26-Jun-25 | 23:00 | May be given from 17:00Hrs | |

| | | | | | | | | | | | | | | | | | | | | |
|----|----------|---------|----------|------------------------------|---|--|---|---|-------------|-------|-------------|-------|---|---------|----------|-----------|-------|-----------|-------|---|
| 65 | RQ222028 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-1 | | D | 400kV Busbar Relay Retrofitment work. | 25/Jun/2025 | 09:00 | 26/Jun/2025 | 18:00 | | PLANNED | Approved | 25-Jun-25 | 09:00 | 26-Jun-25 | 18:00 | |
| 66 | RQ222153 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAPS_C(NP)-KOTA(PG) (PG) CKT-1 | | D | Defects' rectification observed during patrolling | 25/Jun/2025 | 08:00 | 26/Jun/2025 | 18:00 | S/D required timely | PLANNED | Approved | 25-Jun-25 | 08:00 | 26-Jun-25 | 18:00 | |
| 67 | RQ221979 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JHATIKARA-DWARKA (PG) | | D | SD NATURE DEFECTS RECTIFICATION | 25/Jun/2025 | 08:00 | 25/Jun/2025 | 18:00 | | PLANNED | Approved | 25-Jun-25 | 15:00 | 25-Jun-25 | 23:00 | May be given subject to real time grid conditions/One circuit shutdown from both end at a time/ from 15:00Hrs |
| 68 | RQ222094 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MEERUT-BAGHPAT (PG) CKT-2 | | D | Shutdown natures defects rectification work by Meerut TLM | 24/Jun/2025 | 08:00 | 24/Jun/2025 | 18:00 | | PLANNED | Approved | 24-Jun-25 | 08:00 | 24-Jun-25 | 18:00 | |
| 69 | RQ221978 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JHATIKARA(PG)-MUNDKA(DV) (PG) CKT-2 | | D | SD NATURE DEFECTS RECTIFICATION | 23/Jun/2025 | 08:00 | 23/Jun/2025 | 18:00 | | PLANNED | Approved | 23-Jun-25 | 15:00 | 23-Jun-25 | 23:00 | May be given subject to real time grid conditions/One circuit shutdown from both end at a time/ from 15:00Hrs |
| 70 | RQ222093 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MEERUT-BAGHPAT (PG) CKT-1 | | D | Shutdown natures defects rectification work by Meerut TLM & GENERAL AND PROTECTION AMP by BAGHPAT | 23/Jun/2025 | 08:00 | 23/Jun/2025 | 18:00 | | PLANNED | Approved | 23-Jun-25 | 08:00 | 23-Jun-25 | 18:00 | |
| 71 | RQ221974 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1 | | C | For attending major Sag Mismatch issue in between location no 293-301 by Kankroli & Rectification of AR lockout scheme BY Ajmer | 23/Jun/2025 | 08:00 | 27/Jun/2025 | 18:00 | | PLANNED | Rejected | | | | | May be rejected due to multiple line outage in Rajasthan control area due to Tower collapsed |
| 72 | RQ222148 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1 | | D | Additional glass disc insertion: LOA given | 23/Jun/2025 | 08:00 | 24/Jun/2025 | 18:00 | Non auto for 400 kv RAPPD-Kota, subject to weather permitting and consent from RAPP | PLANNED | Approved | 23-Jun-25 | 08:00 | 24-Jun-25 | 18:00 | |
| 73 | RQ222149 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-2 | | D | Additional glass disc insertion: LOA given | 21/Jun/2025 | 08:00 | 22/Jun/2025 | 18:00 | Non auto for 400 kv RAPPD-Jaipur South, subject to weather permitting and consent from RAPP | PLANNED | Approved | 21-Jun-25 | 08:00 | 22-Jun-25 | 18:00 | |
| 74 | RQ222214 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-2 | | D | For shutdown defect rectification | 21/Jun/2025 | 08:00 | 21/Jun/2025 | 20:00 | Non-Auto for 400 KV CHITTORGARH (RS)-CHITTORGARH (PG)(PG) CKT-1 | PLANNED | Approved | 21-Jun-25 | 16:00 | 21-Jun-25 | 23:00 | May be given from 16:00Hrs |

| | | | | | | | | | | | | | | | | | | | | |
|----|----------|---------|----------|------------------------------|---|--|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 75 | RQ222010 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KOLAYAT SOLAR NTPC_1 (NTPC_KOLAYAT SL)-BHADLA_2 (PG) (NTPC_KOLAYAT SL) CKT-1 | | D | Replacement of M2 Differential Relay | 20/Jun/2025 | 18:00 | 20/Jun/2025 | 23:00 | | PLANNED | Approved | 20-Jun-25 | 18:00 | 20-Jun-25 | 23:00 | May be given from 17:00Hrs/one ckt shutdown at a time from both end |
| 76 | RQ222213 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV CHITTORGARH(RS)- CHITTORGARH(P G) (PG) CKT-1 | | D | For shutdown defect rectification | 20/Jun/2025 | 08:00 | 20/Jun/2025 | 20:00 | Non-Auto for 400 KV CHITTORGARH (RS)- CHITTORGARH (PG)(PG) CKT-2 | PLANNED | Approved | 20-Jun-25 | 16:00 | 20-Jun-25 | 23:00 | May be given from 16:00Hrs |
| 77 | RQ222176 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DADRI(NT)- PANIPAT(BB) (PG) CKT-2 | | D | Maintenance work in TL | 20/Jun/2025 | 08:00 | 20/Jun/2025 | 18:00 | | PLANNED | Approved | 20-Jun-25 | 08:00 | 20-Jun-25 | 18:00 | May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC & BBMB consent |
| 78 | RQ222201 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KHETRI (PKTSL)- BHIWADI(PG) (PBTS) CKT-2 | | D | For line AMP work & For scheme checking work | 19/Jun/2025 | 08:00 | 19/Jun/2025 | 18:00 | Non auto mode of other charge ckt required | PLANNED | Approved | 19-Jun-25 | 17:00 | 19-Jun-25 | 23:00 | May be given from 17:00Hrs |
| 79 | RQ222212 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAPS_C(NP)- CHITTORGARH(RS) (PG) CKT-1 | | D | For shutdown defect rectification | 18/Jun/2025 | 08:00 | 18/Jun/2025 | 20:00 | Non-Auto for 400 KV RAPS_C(NP)- CHITTORGARH (RS)(PG) CKT-1 | PLANNED | Approved | 18-Jun-25 | 08:00 | 18-Jun-25 | 20:00 | |
| 80 | RQ222177 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV HAPUR(UP)- MORADABAD(UP) (PG) CKT-1 | | D | Maintenance work in TL | 18/Jun/2025 | 08:00 | 18/Jun/2025 | 18:00 | | PLANNED | Approved | 18-Jun-25 | 08:00 | 18-Jun-25 | 18:00 | |
| 81 | RQ221968 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANPUR-BALLABHGHARH (PG) CKT-3 | | D | To attend shutdown nature defects | 18/Jun/2025 | 08:00 | 18/Jun/2025 | 18:00 | Non Auto Mode required other parallel ckt 400KV kanpur-ballabagarh ckt 2 | PLANNED | Approved | 18-Jun-25 | 08:00 | 18-Jun-25 | 18:00 | |
| 82 | RQ222026 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BASSI(PG)- PHAGI(RS) (PG) CKT-2 | | D | 400kv Busbar Relay Retrofitment work and Tie LBB backtrip testing. | 17/Jun/2025 | 09:00 | 18/Jun/2025 | 18:00 | | PLANNED | Approved | 17-Jun-25 | 09:00 | 18-Jun-25 | 18:00 | |
| 83 | RQ222200 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KHETRI (PKTSL)- BHIWADI(PG) (PBTS) CKT-1 | | D | For line AMP work & For scheme checking work | 17/Jun/2025 | 08:00 | 18/Jun/2025 | 18:00 | Non auto mode of other charge ckt required | PLANNED | Approved | 17-Jun-25 | 17:00 | 18-Jun-25 | 23:00 | May be given from 17:00Hrs |
| 84 | RQ222195 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SIKAR(PG)- KHETRI (PKTSL) (PKTSL) CKT-2 | | D | For scheme checking work by Khetri & For line AMP work by Sikar 2 | 17/Jun/2025 | 08:00 | 17/Jun/2025 | 18:00 | Non auto mode of other charge ckt required | PLANNED | Approved | 17-Jun-25 | 17:00 | 17-Jun-25 | 23:00 | May be given from 17:00Hrs |
| 85 | RQ222211 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAPS_C(NP)- KANKROLI(PG) (PG) CKT-1 | | D | For shutdown defect rectification | 17/Jun/2025 | 08:00 | 17/Jun/2025 | 20:00 | Non-Auto for 400 KV RAPS_C(NP)- KANKROLI(PG) (PG) CKT-1 | PLANNED | Approved | 17-Jun-25 | 08:00 | 17-Jun-25 | 20:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|----|----------|---------|----------|------------------------------|---|--|---|--|-------------|-------|-------------|-------|---|---------|----------|-----------|-------|-----------|-------|---|
| 86 | RQ221967 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANPUR-BALLABHGARH (PG) CKT-2 | | D | To attend shutdown nature defects | 17/Jun/2025 | 08:00 | 17/Jun/2025 | 18:00 | Non Auto Mode required other parallel ckt 400KV kanpur-ballabagarh ckt 3 | PLANNED | Approved | 17-Jun-25 | 08:00 | 17-Jun-25 | 18:00 | |
| 87 | RQ222170 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2 | | D | Installation of bird diverters | 16/Jun/2025 | 16:00 | 30/Jun/2025 | 23:00 | AUTO-RECLOSE OF OTHER CKT. IS TO BE KEPT ON NON AUTO MODE | PLANNED | Approved | 16-Jun-25 | 17:00 | 30-Jun-25 | 23:00 | May be given from 17:00Hrs/one ckt shutdown at a time from both end |
| 88 | RQ222172 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-2 | | D | For installation of bird diverters and rectification of shut down nature defects | 16/Jun/2025 | 16:00 | 30/Jun/2025 | 23:00 | AUTO-RECLOSE OF OTHER CKT. IS TO BE KEPT ON NON AUTO MODE | PLANNED | Approved | 16-Jun-25 | 17:00 | 30-Jun-25 | 23:00 | May be given from 17:00Hrs/one ckt shutdown at a time from both end |
| 89 | RQ222096 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1 | | D | SD NATURE DEFECTS RECTIFICATION & Relay testing work & setting standarization | 16/Jun/2025 | 09:00 | 17/Jun/2025 | 18:00 | During Shutdown period, A/R to be kept in Non auto mode of other charged ckts from both ends as safety measures | PLANNED | Approved | 16-Jun-25 | 09:00 | 17-Jun-25 | 18:00 | |
| 90 | RQ222194 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-1 | | D | For scheme checking work by Khetri & For line AMP work by Sikar 2 | 16/Jun/2025 | 08:00 | 16/Jun/2025 | 18:00 | Non auto mode of other charge ckt required | PLANNED | Approved | 16-Jun-25 | 17:00 | 16-Jun-25 | 23:00 | May be given from 17:00Hrs |
| 91 | RQ221997 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-4 | | D | For scheme checking work by Khetri & For line AMP work by Sikar 2 | 16/Jun/2025 | 08:00 | 16/Jun/2025 | 18:00 | Non auto mode of other charge ckt required | PLANNED | Approved | 16-Jun-25 | 19:00 | 16-Jun-25 | 23:00 | May be given from 17:00Hrs |
| 92 | RQ222031 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1 | | D | 400kV Busbar Relay Retrofitment work and Tie LBB backtrip testing. | 15/Jun/2025 | 09:00 | 16/Jun/2025 | 18:00 | | PLANNED | Approved | 15-Jun-25 | 09:00 | 16-Jun-25 | 18:00 | |
| 93 | RQ222025 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JAIPUR SOUTH-BASSI (PG) CKT-1 | | D | 400kV Busbar Relay Retrofitment work and Tie LBB backtrip testing by Bassi, line side equipments AMP Work & Rectification of Shutdown nature defects by Jaipur (s) | 15/Jun/2025 | 09:00 | 16/Jun/2025 | 18:00 | | PLANNED | Approved | 15-Jun-25 | 09:00 | 16-Jun-25 | 18:00 | |
| 94 | RQ222141 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1 | | C | Airport Diversion for temporary arrangement | 15/Jun/2025 | 08:00 | 24/Jun/2025 | 18:00 | Non auto for 400 kv RAPPD-Kota, subject to weather permitting and consent from RAPP | PLANNED | Rejected | | | | | May be rejected and planned after 15th September,2025 due to high demand period of Northern region. |

| | | | | | | | | | | | | | | | | | | | | | |
|----|----------|---------|----------|------------------------------|---------------------------------------|--|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|---|
| 95 | RQ222142 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-2 | | C | Airport Diversion for temporary arrangement | 15/Jun/2025 | 08:00 | 24/Jun/2025 | 18:00 | Non auto for 400 kV RAPPD-Jaipur South, subject to weather permitting and consent from RAPP | PLANNED | Rejected | | | | | | May be rejected and planned after 15th September,2025 due to high demand period of Northern region. |
| 96 | RQ222076 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHIWADI-GURGAON (PG) CKT-1 | | D | Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays in its tie bay and distance relay testin | 14/Jun/2025 | 09:00 | 14/Jun/2025 | 18:00 | | PLANNED | Approved | 14-Jun-25 | 09:00 | 14-Jun-25 | 18:00 | | |
| 97 | RQ222161 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHINMAL-ZERDA (PG) CKT-1 | | D | Testing of newly commissioned equipment 401B bypass bay before one year completion of charging for this purpose Outage of 400KV Zerda-Kankroli ckt#2 bypassed at Bhinmal is required for outage of 401B bay at Bhinmal SS. | 13/Jun/2025 | 09:00 | 13/Jun/2025 | 18:00 | Testing of newly commissioned equipment 401B bypass bay before one year completion of charging for this purpose Outage of 400KV Zerda-Kankroli ckt#2 bypassed at Bhinmal is required for outage of 401B bay at Bhinmal SS. | PLANNED | Approved | 13-Jun-25 | 16:00 | 13-Jun-25 | 23:00 | ATC/TTC to be curtailed by 2100MW in NR Export. Subjected to WRPC Approval. To be availed from 17:00hrs. | |
| 98 | RQ222030 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JAIPUR SOUTH-BASSI (PG) CKT-2 | | D | 400kV Busbar Relay Retrofitment work and Tie LBB backtrip testing Bassi & line side equipments AMP Work by Jaiour(S) | 13/Jun/2025 | 09:00 | 14/Jun/2025 | 18:00 | | PLANNED | Approved | 13-Jun-25 | 09:00 | 14-Jun-25 | 18:00 | | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|------------------------------|--|--|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 99 | RQ222162 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHINMAL-KANKROLI (PG) CKT-1 | | D | Testing of newly commissioned equipment 401B bypass bay before one year completion of charging for this purpose Outage of 400KV Zerda-Kankroli ckt#2 bypassed at Bhinmal is required for outage of 401B bay at Bhinmal SS. | 13/Jun/2025 | 09:00 | 13/Jun/2025 | 18:00 | Testing of newly commissioned equipment 401B bypass bay before one year completion of charging for this purpose Outage of 400KV Zerda-Kankroli ckt#2 bypassed at Bhinmal is required for outage of 401B bay at Bhinmal SS. | PLANNED | Approved | 13-Jun-25 | 16:00 | 13-Jun-25 | 23:00 | |
| 100 | RQ222024 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BASSI-SIKAR (PG) CKT-2 | | D | 400kV Busbar Relay Retrofitment work and Tie LBB backtrip testing by Bassi & Rectification of Shutdown nature defects | 13/Jun/2025 | 08:00 | 14/Jun/2025 | 18:00 | | PLANNED | Approved | 13-Jun-25 | 08:00 | 14-Jun-25 | 18:00 | |
| 101 | RQ222036 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1 | | D | For attending S/D nature defects & FOR CoE POINTS CLEARANCE | 12/Jun/2025 | 09:00 | 12/Jun/2025 | 18:00 | Non Auto of 400 KV CHITTOR-KANKROLI(PG) | PLANNED | Approved | | | | | Clubbed with 177 |
| 102 | RQ222095 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1 | | D | SD NATURE DEFECTS RECTIFICATION & Relay testing work & setting standarization | 12/Jun/2025 | 09:00 | 13/Jun/2025 | 18:00 | During Shutdown period, A/R to be kept in Non auto mode of other charged ckts from both ends as safety measures | PLANNED | Approved | 12-Jun-25 | 09:00 | 13-Jun-25 | 18:00 | |
| 103 | RQ222187 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NEEMRANA(PG)-BABAI(RS) (NRSS36) CKT-1 | | D | Shutdown nature defects rectification, observed during patrolling. | 12/Jun/2025 | 08:00 | 12/Jun/2025 | 18:00 | Shutdown nature defects rectification, observed during patrolling. | PLANNED | Approved | 12-Jun-25 | 08:00 | 12-Jun-25 | 18:00 | |
| 104 | RQ222191 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NEEMRANA(PG)-SIKAR_2(PSTL) (PSTL) CKT-2 | | D | For defect rectification work | 12/Jun/2025 | 08:00 | 14/Jun/2025 | 18:00 | Non auto mode of other charge ckt required | PLANNED | Approved | 12-Jun-25 | 16:00 | 14-Jun-25 | 23:00 | May be given on daily basis from 16:00Hrs/ No other line shutdown from both ends |
| 105 | RQ222147 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1 | | D | To attend shutdown nature defects | 12/Jun/2025 | 08:00 | 14/Jun/2025 | 18:00 | Non auto mode for 400 kV RAPPC-Kankroli, MOST URGENT | PLANNED | Approved | 12-Jun-25 | 08:00 | 14-Jun-25 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|------------------------------|---|--|---|--|-------------|-------|-------------|-------|---|---------|----------|-----------|-------|-----------|-------|---|---|
| 106 | RQ222140 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHIWANI(PG)-BHIWANI(BB) (PG) | | C | MAIN, TIE & LINE BAY Isolators retrofitment in add cap AT BBMB BHIWANI END | 12/Jun/2025 | 08:00 | 21/Jun/2025 | 18:00 | ADD CAP ISOLATOR RETOFITMENT & OTHER CKT NON AUTO REQUIRED DURING DEAD END JUMPER REMOVAL AND FIXING | PLANNED | Rejected | | | | | | May be rejected and planned after 15th September,2025 due to high demand period of Northern region. |
| 107 | RQ222394 | OCC_231 | cpcc1_sd | BUS | 400 KV BHADLA_2 (PG) - BUS 4 | | D | Bay Extension, LBB Testing, Attending Hotspot | 11/Jun/2025 | 18:00 | 12/Jun/2025 | 23:00 | | PLANNED | Approved | 11-Jun-25 | 18:00 | 12-Jun-25 | 23:00 | May be given from 17:00 Hrs/All other elements must be connected with Other Bus | |
| 108 | RQ222075 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-BHIWADI (PG) CKT-1 | | D | Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays in its tie bay and distance relay testin | 11/Jun/2025 | 09:00 | 11/Jun/2025 | 18:00 | | PLANNED | Approved | 11-Jun-25 | 09:00 | 11-Jun-25 | 18:00 | | |
| 109 | RQ222340 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT ROORKEE(PG) | | D | relay retrofitment work | 11/Jun/2025 | 09:00 | 11/Jun/2025 | 18:00 | | PLANNED | Approved | 11-Jun-25 | 09:00 | 11-Jun-25 | 18:00 | | |
| 110 | RQ222023 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-2 | | D | 400kV Busbar Relay Retrofitment work. | 11/Jun/2025 | 09:00 | 12/Jun/2025 | 18:00 | | PLANNED | Approved | 11-Jun-25 | 09:00 | 12-Jun-25 | 18:00 | | |
| 111 | RQ222186 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NEEMRANA-SIKAR (PG) CKT-2 | | D | Shutdown nature defects rectification, observed during patrolling. | 11/Jun/2025 | 08:00 | 11/Jun/2025 | 18:00 | Shutdown nature defects rectification, observed during patrolling. | PLANNED | Approved | 11-Jun-25 | 08:00 | 11-Jun-25 | 18:00 | | |
| 112 | RQ221991 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2 | | D | SD NATURE DEFECTS RECTIFICATION & DTPC addressing work & high burden setting of master trip relay | 11/Jun/2025 | 08:00 | 11/Jun/2025 | 18:00 | During Shutdown period, A/R to be kept in Non auto mode of other charged ckts from both ends as safety measures | PLANNED | Approved | 11-Jun-25 | 08:00 | 11-Jun-25 | 18:00 | | |
| 113 | RQ222050 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAGHPAT-SAHARANPUR (PG) CKT-1 | | D | GENERAL AND PROTECTION AMP | 10/Jun/2025 | 09:00 | 10/Jun/2025 | 18:00 | | PLANNED | Approved | 10-Jun-25 | 09:00 | 10-Jun-25 | 18:00 | | |
| 114 | RQ222043 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-JAIPUR SOUTH (PG) CKT-2 | | D | line side equipments AMP Work | 10/Jun/2025 | 09:00 | 10/Jun/2025 | 18:00 | | PLANNED | Approved | 10-Jun-25 | 09:00 | 10-Jun-25 | 18:00 | | |
| 115 | RQ222339 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT ROORKEE(PG) | | D | relay retrofitment work | 10/Jun/2025 | 09:00 | 10/Jun/2025 | 18:00 | | PLANNED | Approved | 10-Jun-25 | 09:00 | 10-Jun-25 | 18:00 | | |
| 116 | RQ222207 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KOTPUTLI-BHIWADI (PG) CKT-1 | | D | Diamond arrangement for 400 KV D/C Sikar-II-Neemrana transmission line | 10/Jun/2025 | 08:00 | 11/Jun/2025 | 18:00 | Diamond arrangement | PLANNED | Approved | 10-Jun-25 | 08:00 | 11-Jun-25 | 18:00 | | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|------------------------------|---|--|---|---|-------------|-------|-------------|-------|---|---------|----------|-----------|-------|-----------|-------|---|
| 117 | RQ222091 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MEERUT(PG)-MUZAFFARNAGAR(UP) (PG) CKT-1 | | D | To replace flashover insulator at loc 70 and to attend SD nature defects in line | 10/Jun/2025 | 08:00 | 10/Jun/2025 | 18:00 | | PLANNED | Approved | 10-Jun-25 | 08:00 | 10-Jun-25 | 18:00 | |
| 118 | RQ221990 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1 | | D | SD NATURE DEFECTS RECTIFICATION | 10/Jun/2025 | 08:00 | 10/Jun/2025 | 18:00 | During Shutdown period, A/R to be kept in Non auto mode of other charged ckts from both ends as safety measures | PLANNED | Approved | 10-Jun-25 | 08:00 | 10-Jun-25 | 18:00 | |
| 119 | RQ222393 | OCC_231 | cpcc1_sd | BUS | 400 KV BHADLA_2 (PG) - BUS 3 | | D | Bay Extension, LBB Testing, Attending Hotspot | 09/Jun/2025 | 18:00 | 10/Jun/2025 | 23:00 | | PLANNED | Approved | 09-Jun-25 | 18:00 | 10-Jun-25 | 23:00 | May be given from 17:00 Hrs/All other elements must be connected with Other Bus |
| 120 | RQ222022 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BASSI-KOTPUTLI (PG) CKT-1 | | D | 400kV Busbar Relay Retrofitment work by Bassi & For Relay Testing and CoE Audit Compliance at Kotputli Substation | 09/Jun/2025 | 09:00 | 10/Jun/2025 | 18:00 | | PLANNED | Approved | 09-Jun-25 | 09:00 | 10-Jun-25 | 18:00 | |
| 121 | RQ222190 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NEEMRANA(PG)-SIKAR_2(PSTL) (PSTL) CKT-1 | | D | For defect rectification work | 09/Jun/2025 | 08:00 | 11/Jun/2025 | 18:00 | Non auto mode of other charge ckt required | PLANNED | Approved | 09-Jun-25 | 16:00 | 11-Jun-25 | 23:00 | May be given on daily basis from 16:00Hrs/ No other line shutdown from both ends |
| 122 | RQ222049 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ROORKEE-DEHRADUN (PG) CKT-1 | | D | 401L Line Bay AMP work at Dehradun SS | 09/Jun/2025 | 06:00 | 09/Jun/2025 | 14:00 | | PLANNED | Approved | 09-Jun-25 | 06:00 | 09-Jun-25 | 14:00 | |
| 123 | RQ222392 | OCC_231 | cpcc1_sd | BUS | 400 KV BHADLA_2 (PG) - BUS 2 | | D | Bay Extension, LBB Testing, Attending Hotspot | 07/Jun/2025 | 18:00 | 08/Jun/2025 | 23:00 | | PLANNED | Approved | 07-Jun-25 | 18:00 | 08-Jun-25 | 23:00 | May be given from 17:00 Hrs/All other elements must be connected with Other Bus |
| 124 | RQ222159 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAWANA CCGTB(DTL)-BAHADURGARH(PG) (PG) CKT-1 | | D | SD nature defect rectification & LBB TESTING AND GENERAL MAINTENANCE OF EQUIPMENTS | 07/Jun/2025 | 09:00 | 07/Jun/2025 | 18:00 | LBB TESTING AND GENERAL MAINTENANCE OF EQUIPMENTS | PLANNED | Approved | 07-Jun-25 | 09:00 | 07-Jun-25 | 18:00 | May be given subject to real time grid conditions/Subject to Delhi consent/ Load to be managed by Delhi |
| 125 | RQ222021 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-BASSI (PG) CKT-1 | | D | 400kV Busbar Relay Retrofitment work and Tie LBB backtrip testing. | 07/Jun/2025 | 09:00 | 08/Jun/2025 | 18:00 | | PLANNED | Approved | 07-Jun-25 | 09:00 | 08-Jun-25 | 18:00 | |
| 126 | RQ222027 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BASSI-BHIWADI (PG) CKT-1 | | D | 400kV Busbar Relay Retrofitment work and Tie LBB backtrip testing by Bassi & for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays in its tie bay and distance relay testing by Bhiwadi | 07/Jun/2025 | 09:00 | 09/Jun/2025 | 18:00 | | PLANNED | Approved | 07-Jun-25 | 09:00 | 09-Jun-25 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|------------------------------|--|--|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 127 | RQ221961 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHIWANI-JIND (PG) CKT-1 | | D | RECTIFICATION OF SHUT DOWN DEFECTS | 07/Jun/2025 | 08:00 | 07/Jun/2025 | 18:00 | Non auto mode required other 400KV BHIWANI - Jind CKT- II | PLANNED | Approved | 07-Jun-25 | 08:00 | 07-Jun-25 | 18:00 | |
| 128 | RQ222386 | OCC_231 | cpcc1_sd | BUS | 400 KV BIKANER(PG) - BUS 2 | | D | SS-104 Substation Extension work | 06/Jun/2025 | 16:00 | 07/Jun/2025 | 23:30 | | PLANNED | Approved | 06-Jun-25 | 19:00 | 07-Jun-25 | 23:30 | May be given from 17:00Hrs |
| 129 | RQ222184 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KOTESWAR(TH)-KOTESHWAR(PG) (PG) CKT-2 | | D | Checking of M2 Line Diff. Relay | 06/Jun/2025 | 09:00 | 06/Jun/2025 | 18:00 | | PLANNED | Approved | 06-Jun-25 | 09:00 | 06-Jun-25 | 18:00 | May be given subject to real time grid conditions/One circuit shutdown from both end at a time/THDC consent/No generation evacuation constraints |
| 130 | RQ221966 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-2 | | D | To attend Shutdown nature defects & Relay testing & line bay AMP | 06/Jun/2025 | 08:00 | 06/Jun/2025 | 18:00 | | PLANNED | Approved | 06-Jun-25 | 08:00 | 06-Jun-25 | 18:00 | |
| 131 | RQ222100 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JIND(PG)-KIRORI(HV) (HVPNL) CKT-1 | | D | Relay testing work | 06/Jun/2025 | 08:00 | 06/Jun/2025 | 18:00 | Relay testing work | PLANNED | Approved | 06-Jun-25 | 08:00 | 06-Jun-25 | 18:00 | |
| 132 | RQ221965 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-1 | | D | To attend shutdown nature defects | 06/Jun/2025 | 08:00 | 06/Jun/2025 | 18:00 | Non-Auto Mode required other parallel ckt i.e 1.400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-2 2.400 KV BALLABHGARH (PG)-TUGHLAKABAD(PG) (DTL) CKT-1 | PLANNED | Approved | 06-Jun-25 | 08:00 | 06-Jun-25 | 18:00 | |
| 133 | RQ222181 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1 | | D | For obsolete 1 ph trip relay replacement | 06/Jun/2025 | 08:00 | 06/Jun/2025 | 23:00 | For obsolete 1 ph trip relay replacement | PLANNED | Approved | 06-Jun-25 | 08:00 | 06-Jun-25 | 23:00 | May be given subject to real time grid conditions/Subject to Delhi & Haryana consent/ Load to be managed by Delhi |
| 134 | RQ221971 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV CHITTORGARH(RS)-KANKROLI(PG) (PG) CKT-1 | | D | For attending S/D nature defects | 06/Jun/2025 | 08:00 | 06/Jun/2025 | 18:00 | Non Auto of 400 KV RAPP-Kankroli CKT | PLANNED | Approved | 06-Jun-25 | 16:00 | 06-Jun-25 | 23:00 | May be given from 16:00Hrs |
| 135 | RQ222391 | OCC_231 | cpcc1_sd | BUS | 400 KV BHADLA_2 (PG) - BUS 1 | | D | Bay Extension, LBB Testing, Attending Hotspot | 05/Jun/2025 | 18:00 | 06/Jun/2025 | 23:00 | | PLANNED | Approved | 05-Jun-25 | 18:00 | 06-Jun-25 | 23:00 | May be given from 17:00 Hrs/All other elements must be connected with Other Bus |
| 136 | RQ222183 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KOTESWAR(TH)-KOTESHWAR(PG) (PG) CKT-1 | | D | Checking of M2 Line Diff. Relay | 05/Jun/2025 | 09:00 | 05/Jun/2025 | 18:00 | | PLANNED | Approved | 05-Jun-25 | 09:00 | 05-Jun-25 | 18:00 | May be given subject to real time grid conditions/One circuit shutdown from both end at a time/THDC consent/No generation evacuation constraints |

| | | | | | | | | | | | | | | | | | | | | |
|-----|-----------|---------|----------|------------------------------|--|--|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|---|
| 137 | RQ222158 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAHADURGARH(PG)-KABULPUR(HV) (PG) CKT-1 | | D | LBB TESTING AND GENERAL MAINTENANCE OF EQUIPMENTS | 05/Jun/2025 | 09:00 | 05/Jun/2025 | 18:00 | LBB TESTING AND GENERAL MAINTENANCE OF EQUIPMENTS | PLANNED | Approved | 05-Jun-25 | 09:00 | 05-Jun-25 | 18:00 | |
| 138 | RQ2221964 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-1 | | D | To attend Shutdown nature defects & Relay testing & line bay AMP | 05/Jun/2025 | 08:00 | 05/Jun/2025 | 18:00 | | PLANNED | Approved | 05-Jun-25 | 08:00 | 05-Jun-25 | 18:00 | |
| 139 | RQ222056 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANKROLI-ZERDA (PG) CKT-1 | | D | Polymer insulator replacement works and rectification of S/D nature defects by Kankroli & Bhinmal | 05/Jun/2025 | 08:00 | 25/Jun/2025 | 20:00 | Non-auto of 400 KV Zerda-Kankroli ckt-2, Most urgent | PLANNED | Approved | 05-Jun-25 | 08:00 | 25-Jun-25 | 20:00 | |
| 140 | RQ222057 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANKROLI-ZERDA (PG) CKT-2 | | D | Polymer insulator replacement works and rectification of S/D nature defects by Kankroli & Bhinmal | 05/Jun/2025 | 08:00 | 25/Jun/2025 | 20:00 | Non-auto of 400 KV Zerda-Kankroli ckt-1, Most urgent | PLANNED | Approved | 05-Jun-25 | 08:00 | 25-Jun-25 | 20:00 | |
| 141 | RQ2221960 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHIWANI-HISSAR (PG) CKT-3 | | D | RECTIFICATION OF SHUT DOWN DEFECTS | 05/Jun/2025 | 08:00 | 05/Jun/2025 | 18:00 | Non auto mode required other 400KV BHIWANI - HISAR CKT- II | PLANNED | Approved | 05-Jun-25 | 08:00 | 05-Jun-25 | 18:00 | |
| 142 | RQ222180 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1 | | D | For obsolete 1 ph trip relay replacement | 05/Jun/2025 | 08:00 | 05/Jun/2025 | 23:00 | For obsolete 1 ph trip relay replacement | PLANNED | Approved | 05-Jun-25 | 08:00 | 05-Jun-25 | 23:00 | May be given subject to real time grid conditions/Subject to Delhi consent/ Load to be managed by Delhi |
| 143 | RQ2221963 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-2 | | D | To attend shutdown nature defects | 05/Jun/2025 | 08:00 | 05/Jun/2025 | 18:00 | Non-Auto Mode required other parallel ckt i.e 1.400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-1 2.400 KV BALLABHGARH (PG)-TUGHLAKABAD(PG) (DTL) CKT-2 | PLANNED | Approved | 05-Jun-25 | 08:00 | 05-Jun-25 | 18:00 | |
| 144 | RQ222042 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-JAIPUR SOUTH (PG) CKT-1 | | D | line side equipments AMP Work | 04/Jun/2025 | 09:00 | 04/Jun/2025 | 18:00 | | PLANNED | Approved | 04-Jun-25 | 09:00 | 04-Jun-25 | 18:00 | |
| 145 | RQ222157 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAHADURGARH-SONIPAT (PG) CKT-2 | | D | LBB TESTING AND GENERAL MAINTENANCE OF EQUIPMENTS | 04/Jun/2025 | 09:00 | 04/Jun/2025 | 18:00 | LBB TESTING AND GENERAL MAINTENANCE OF EQUIPMENTS | PLANNED | Approved | 04-Jun-25 | 09:00 | 04-Jun-25 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|------------------------------|---|--|---|---|-------------|-------|-------------|-------|---|---------|----------|-----------|-------|-----------|-------|--|
| 146 | RQ222182 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV TEHRI(THDC)-KOTESHWAR(PG) (PG) CKT-2 | | D | Implementation of Carrier Added DEF Scheme | 04/Jun/2025 | 09:00 | 04/Jun/2025 | 18:00 | | PLANNED | Approved | 04-Jun-25 | 09:00 | 04-Jun-25 | 18:00 | May be given subject to real time grid conditions/One circuit shutdown from both end at a time/THDC consent/No generation evacuation constraints |
| 147 | RQ221959 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHIWANI-HISSAR (PG) CKT-2 | | D | RECTIFICATION OF SHUT DOWN DEFECTS | 04/Jun/2025 | 08:00 | 04/Jun/2025 | 18:00 | Non auto mode required other 400KV BHIWANI - HISAR CKT- III | PLANNED | Approved | 04-Jun-25 | 08:00 | 04-Jun-25 | 18:00 | |
| 148 | RQ222090 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MEERUT-MANDOLA (PG) CKT-4 | | D | To replace flashover insulator at loc 52 and to attend SD nature defects in line | 04/Jun/2025 | 08:00 | 04/Jun/2025 | 18:00 | | PLANNED | Approved | 04-Jun-25 | 08:00 | 04-Jun-25 | 18:00 | |
| 149 | RQ222099 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KURUKSHETRA-JIND (PG) CKT-2 | | D | Relay testing work | 04/Jun/2025 | 08:00 | 04/Jun/2025 | 18:00 | Relay testing work | PLANNED | Approved | 04-Jun-25 | 08:00 | 04-Jun-25 | 18:00 | |
| 150 | RQ222039 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1 | | D | Shutdown nature defects rectification & line side equipments AMP Work | 04/Jun/2025 | 08:00 | 05/Jun/2025 | 18:00 | DEFECT RECTIFICATION WORK | PLANNED | Approved | 04-Jun-25 | 08:00 | 05-Jun-25 | 18:00 | |
| 151 | RQ221989 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1 | | D | SD NATURE DEFECTS RECTIFICATION | 04/Jun/2025 | 08:00 | 04/Jun/2025 | 18:00 | During Shutdown period, A/R to be kept in Non auto mode of other charged ckts from both ends as safety measures | PLANNED | Approved | 04-Jun-25 | 08:00 | 04-Jun-25 | 18:00 | |
| 152 | RQ222385 | OCC_231 | cpcc1_sd | BUS | 400 KV BIKANER(PG) - BUS 1 | | D | SS-104 Substation Extension work | 03/Jun/2025 | 16:00 | 05/Jun/2025 | 23:30 | | PLANNED | Approved | 03-Jun-25 | 19:00 | 05-Jun-25 | 23:30 | May be given from 17:00Hrs |
| 153 | RQ222073 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JAIPUR SOUTH-KOTA (PG) CKT-1 | | D | line side equipments AMP Work by Jaipur(S) & Relay testing for rectification of CC discrepancy during last fault and Line bay AMP works | 03/Jun/2025 | 09:00 | 03/Jun/2025 | 18:00 | | PLANNED | Approved | 03-Jun-25 | 09:00 | 03-Jun-25 | 18:00 | |
| 154 | RQ222185 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV TEHRI(THDC)-KOTESHWAR(PG) (PG) CKT-1 | | D | Implementation of Carrier Added DEF Scheme | 03/Jun/2025 | 09:00 | 03/Jun/2025 | 18:00 | | PLANNED | Approved | 03-Jun-25 | 09:00 | 03-Jun-25 | 18:00 | May be given subject to real time grid conditions/One circuit shutdown from both end at a time/THDC consent/No generation evacuation constraints |
| 155 | RQ222247 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHIWANI(PG)-KABULPUR(HV) (PG) | | D | Damaged conductor replacement work | 03/Jun/2025 | 09:00 | 04/Jun/2025 | 18:00 | Other circuits in Non Auto Mode | PLANNED | Approved | 03-Jun-25 | 09:00 | 04-Jun-25 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|------------------------------|--|--|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|---|
| 156 | RQ222178 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV HAPUR(UP)-MURADNAGAR_1 (UP) (PG) CKT-1 | | C | For CT,CVT replacement in bay at Muradnagar end by Mandola & Maintenance work in TL by Dadri TLM | 03/Jun/2025 | 08:00 | 04/Jun/2025 | 23:00 | For CT,CVT replacement in bay at Muradnagar end | PLANNED | Approved | 03-Jun-25 | 08:00 | 04-Jun-25 | 23:00 | |
| 157 | RQ222245 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MANDOLA(PG)-MAHARANIBAGH (PG) (DTL) CKT-2 | | D | S/D nature defect rectification | 03/Jun/2025 | 08:00 | 03/Jun/2025 | 18:00 | Other circuits in Non Auto Mode | PLANNED | Approved | 03-Jun-25 | 08:00 | 03-Jun-25 | 18:00 | May be given subject to real time grid conditions/Subject to Delhi consent/ Load to be managed by Delhi |
| 158 | RQ222000 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BIKANER_2 (PBTSL)-BIKANER(PG) (PG) CKT-1 | | D | For mutual compensation wiring and Line bay AMP | 02/Jun/2025 | 16:00 | 02/Jun/2025 | 23:59 | parallel ckt (1&2) to be out on same time | PLANNED | Approved | 02-Jun-25 | 19:00 | 02-Jun-25 | 23:59 | May be given from 17:00Hrs |
| 159 | RQ222001 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BIKANER_2 (PBTSL)-BIKANER(PG) (PG) CKT-2 | | D | For mutual compensation wiring and Line bay AMP | 02/Jun/2025 | 16:00 | 02/Jun/2025 | 23:59 | parallel ckt (1&2) to be out on same time | PLANNED | Approved | 02-Jun-25 | 19:00 | 02-Jun-25 | 23:59 | May be given from 17:00Hrs |
| 160 | RQ222156 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAHADURGARH-SONIPAT (PG) CKT-1 | | D | LBB TESTING AND GENERAL MAINTENANCE OF EQUIPMENTS | 02/Jun/2025 | 09:00 | 02/Jun/2025 | 18:00 | LBB TESTING AND GENERAL MAINTENANCE OF EQUIPMENTS | PLANNED | Approved | 02-Jun-25 | 09:00 | 02-Jun-25 | 18:00 | |
| 161 | RQ222139 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHIWANI(BB)-HISSAR(PG) (PG) CKT-1 | | C | MAIN, TIE & LINE BAY Isolators retrofitment in add cap AT BBMB BHIWANI END | 02/Jun/2025 | 08:00 | 10/Jun/2025 | 18:00 | ADD CAP ISOLATOR RETOFITMENT & OTHER CKT NON AUTO REQUIRED DURING DEAD END JUMPER REMOVAL AND FIXING | PLANNED | Rejected | | | | | May be rejected and planned after 15th September,2025 due to high demand period of Northern region. |
| 162 | RQ222244 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MEERUT-MANDOLA (PG) CKT-4 | | D | S/D nature defect rectification | 02/Jun/2025 | 08:00 | 02/Jun/2025 | 18:00 | Other circuit in Non Auto Mode | PLANNED | Approved | 02-Jun-25 | 08:00 | 02-Jun-25 | 18:00 | |
| 163 | RQ222160 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MEERUT_PMSTL - SIMBHOLI_PMSTL (UP) CKT-1 | | D | Line bay AP works | 02/Jun/2025 | 08:00 | 02/Jun/2025 | 18:00 | Line bay AP works | PLANNED | Approved | 02-Jun-25 | 08:00 | 02-Jun-25 | 18:00 | |
| 164 | RQ222179 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MEERUT-MANDOLA (PG) CKT-1 | | D | For CVT replacement in bay at Mandola end | 02/Jun/2025 | 08:00 | 02/Jun/2025 | 23:00 | For CT,CVT replacement in bay at Muradnagar end | PLANNED | Approved | 02-Jun-25 | 08:00 | 02-Jun-25 | 23:00 | |
| 165 | RQ222089 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DADRI(NT)-KAITHAL(PG) (PG) CKT-1 | | D | To replace flashover insulator at loc 108 and to attend SD nature defects in line by Meerut TLM & Maintenance work in TL by Dadri TLM | 02/Jun/2025 | 08:00 | 02/Jun/2025 | 18:00 | | PLANNED | Approved | 02-Jun-25 | 08:00 | 02-Jun-25 | 18:00 | May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC consent |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|------------------------------|--|--|---|--|-------------|-------|-------------|-------|---|---------|----------|-----------|-------|-----------|-------|---|
| 166 | RQ222171 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-1 | | D | INSTALLATION OF BIRD DIVERTERS & rectification of shut down nature defects | 01/Jun/2025 | 16:00 | 15/Jun/2025 | 23:00 | AUTO-RECLOSE OF OTHER CKT. IS TO BE KEPT ON NON AUTO MODE | PLANNED | Approved | 01-Jun-25 | 17:00 | 15-Jun-25 | 23:00 | May be given from 17:00 Hrs |
| 167 | RQ222169 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1 | | D | Installation of bird diverters | 01/Jun/2025 | 16:00 | 15/Jun/2025 | 23:00 | AUTO-RECLOSE OF OTHER CKT. IS TO BE KEPT ON NON AUTO MODE | PLANNED | Approved | 01-Jun-25 | 17:00 | 15-Jun-25 | 23:00 | May be given from 17:00 Hrs |
| 168 | RQ222074 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-BHIWADI (PG) CKT-2 | | D | Line Reactor commissioning in Agra-2 Line | 01/Jun/2025 | 09:00 | 10/Jun/2025 | 18:00 | | PLANNED | Approved | 01-Jun-25 | 09:00 | 10-Jun-25 | 18:00 | |
| 169 | RQ222246 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAWANA CCGTB(DTL)-BHIWANI(PG) (PG) | | D | Damaged conductor replacement work | 01/Jun/2025 | 09:00 | 02/Jun/2025 | 18:00 | Other circuits in Non Auto Mode | PLANNED | Approved | 01-Jun-25 | 09:00 | 02-Jun-25 | 18:00 | May be given subject to real time grid conditions/Subject to Delhi consent/ Load to be managed by Delhi |
| 170 | RQ222054 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-SIKAR (PG) CKT-1 | | D | Non-Auto mode for PID testing by Sikar TLM & non shutdown nature defects rectification, observed during patrolling above weist level by Neemrana TLM | 01/Jun/2025 | 08:00 | 30/Jun/2025 | 18:00 | | PLANNED | Approved | 01-Jun-25 | 08:00 | 30-Jun-25 | 18:00 | |
| 171 | RQ222243 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MEERUT-MANDOLA (PG) CKT-3 | | D | S/D nature defect rectification | 01/Jun/2025 | 08:00 | 01/Jun/2025 | 18:00 | Other circuit in Non Auto Mode | PLANNED | Approved | 01-Jun-25 | 08:00 | 01-Jun-25 | 18:00 | |
| 172 | RQ221970 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANKROLI-ZERDA (PG) CKT-2 | | C | Destringing and stringing of twin moose conductor between location no 491-492 | 01/Jun/2025 | 08:00 | 04/Jun/2025 | 18:00 | Non Auto of 400 KV Kankroli-Zerda CKT 1, Most Urgent | PLANNED | Approved | 01-Jun-25 | 08:00 | 04-Jun-25 | 18:00 | |
| 173 | RQ222230 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-BALLABHGARH (PG) CKT-1 | | D | For OPGW installation works under 'OPGW-01' Package | 01/Jun/2025 | 08:00 | 30/Jun/2025 | 18:00 | Non-Auto required for OPGW rectification works | PLANNED | Approved | 01-Jun-25 | 08:00 | 30-Jun-25 | 18:00 | |
| 174 | RQ222055 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-SIKAR (PG) CKT-2 | | D | Non-Auto mode for PID testing by Sikar TLM & non shutdown nature defects rectification, observed during patrolling above weist level by Neemrana TLM | 01/Jun/2025 | 08:00 | 30/Jun/2025 | 18:00 | | PLANNED | Approved | 01-Jun-25 | 08:00 | 30-Jun-25 | 18:00 | |
| 175 | RQ222232 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-JAIPUR SOUTH (PG) CKT-1 | | D | For OPGW installation works under 'OPGW-01' Package | 01/Jun/2025 | 08:00 | 30/Jun/2025 | 18:00 | Non-Auto required for OPGW installation works | PLANNED | Approved | 01-Jun-25 | 08:00 | 30-Jun-25 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|------------------------------|---|------------|---|--|-------------|-------|-------------|-------|---|---------|----------|-----------|-------|-----------|-------|---|
| 176 | RQ221969 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANKROLI-ZERDA (PG) CKT-1 | | C | Destringing and stringing of twin moose conductor between location no 491-492 | 01/Jun/2025 | 08:00 | 04/Jun/2025 | 18:00 | Non Auto of 400 KV Kankroli-Zerda CKT 2, Most Urgent | PLANNED | Approved | 01-Jun-25 | 16:00 | 04-Jun-25 | 23:00 | Shutdown to be availed on daily basis in non solar hours.ATC/TTC to be curtailed by 2100MW in NR Export. Subjected to WRPC Approval. To be availed from 17:00hrs. |
| 177 | RQ222146 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1 | | D | Polymer insulator replacement work | 01/Jun/2025 | 08:00 | 10/Jun/2025 | 18:00 | Non auto mode for 400 kv RAPPC-Chittorgarh, MOST URGENT | PLANNED | Approved | 01-Jun-25 | 08:00 | 10-Jun-25 | 18:00 | May be given subject to real time grid conditions & Raps consent /One circuit shutdown from both end at a time |
| 178 | RQ222233 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-JAIPUR SOUTH (PG) CKT-2 | | D | For OPGW installation works under 'OPGW-01' Package | 01/Jun/2025 | 08:00 | 30/Jun/2025 | 18:00 | Non-Auto required for OPGW installation works | PLANNED | Approved | 01-Jun-25 | 08:00 | 30-Jun-25 | 18:00 | |
| 179 | RQ221988 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-JAIPUR SOUTH (PG) CKT-2 | | C | Tapping of LILO of 400KV D/C Jaipur south-Dausa and Dausa -Agra TL at dausa | 20/May/2025 | 08:00 | 28/May/2025 | 20:00 | | PLANNED | Rejected | | | | | Utility may check the dates / May be rejected and planned after 15th September,2025 due to high demand period of Northern region. |
| 180 | RQ221735 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ALLAHABAD-SASARAM (PG) CKT-1 | POWER GRID | D | For replacement of hotspot porcelain insulator. | 28/Jun/2025 | 09:00 | 28/Jun/2025 | 18:00 | | PLANNED | Approved | 28-Jun-25 | 09:00 | 28-Jun-25 | 18:00 | Subjected to ERPC Approval. |
| 181 | RQ221760 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV GORAKHPUR(PG)-MOTIHARI(BS) (PG) CKT-1 | POWER GRID | C | Bus Bar relay retrofitting work | 25/Jun/2025 | 09:00 | 26/Jun/2025 | 18:00 | | PLANNED | Approved | 25-Jun-25 | 09:00 | 26-Jun-25 | 18:00 | Subjected to ERPC Approval. |
| 182 | RQ222746 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV VINDHYACHAL(P G)-VINDHYACHAL(N T) (PG) CKT-1 | POWER GRID | C | For Isolator CRM Measurements of 12 Isolators, simultaneous outage of Both HVDC Blocks, i.e. Block- 1 & 2 Along with West Bus- 1 & 2 and Feeder 1&II are Required. | 09/Jun/2025 | 10:00 | 10/Jun/2025 | 10:00 | | PLANNED | Approved | 09-Jun-25 | 10:00 | 10-Jun-25 | 10:00 | |
| 183 | RQ222747 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV VINDHYACHAL(P G)-VINDHYACHAL(N T) (PG) CKT-2 | POWER GRID | C | For Isolator CRM Measurements of 12 Isolators, simultaneous outage of Both HVDC Blocks, i.e. Block- 1 & 2 Along with West Bus- 1 & 2 and Feeder 1&II are Required. | 09/Jun/2025 | 10:00 | 10/Jun/2025 | 10:00 | | PLANNED | Approved | 09-Jun-25 | 10:00 | 10-Jun-25 | 10:00 | |
| 184 | RQ221757 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV GORAKHPUR(PG)-MUZAFFARPUR(P G) (POWERLINK) CKT-2 | POWER LINK | C | Bus Bar relay retrofitting work | 09/Jun/2025 | 09:00 | 10/Jun/2025 | 18:00 | | PLANNED | Approved | 09-Jun-25 | 09:00 | 10-Jun-25 | 18:00 | Subjected to ERPC Approval. |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|------------------------------|--|------------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 185 | RQ221756 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV GORAKHPUR(PG)-MUZAFFARPUR(PG) (POWERLINK) CKT-1 | POWER LINK | C | Bus Bar relay retrofitting work | 06/Jun/2025 | 09:00 | 07/Jun/2025 | 18:00 | | PLANNED | Approved | 06-Jun-25 | 09:00 | 07-Jun-25 | 18:00 | Subjected to ERPC Approval. |
| 186 | RQ222048 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV JAIPUR SOUTH(PG)-SEZJAIPUR(RS) (RS) CKT-1 | | D | line side equipments AMP Work | 26/Jun/2025 | 09:00 | 26/Jun/2025 | 18:00 | | PLANNED | Approved | 26-Jun-25 | 09:00 | 26-Jun-25 | 18:00 | |
| 187 | RQ222150 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1 | | D | Insert additional glass disc work | 25/Jun/2025 | 08:00 | 30/Jun/2025 | 18:00 | Non auto for 220 kV RAPPB- Chittorgarh Ckt 2 | PLANNED | Approved | 25-Jun-25 | 08:00 | 30-Jun-25 | 18:00 | |
| 188 | RQ222053 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BAGHPAT(PG)-BAGHPAT(UP) (UP) CKT-2 | | C | Rectification of P.D defect in 220kV Main Bus-1 | 24/Jun/2025 | 09:00 | 27/Jun/2025 | 18:00 | Along with 220kV Main Bus-1 | PLANNED | Rejected | | | | | May be allowed subject to :1. Transmission asset owner must submit Electrical safety clearance for the proposed temporary arrangement before charging, confirmed by NRLDC FTC team. 2.Subject to UP consent. 3.Availability of telemetry data from both ends. 4.Relevant Change in protection settings at both ends for the new temporary arrangement. |
| 189 | RQ222047 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV JAIPUR SOUTH(PG)-VATIKA(RS) (RS) CKT-2 | | D | line side equipments AMP Work | 24/Jun/2025 | 09:00 | 24/Jun/2025 | 18:00 | | PLANNED | Approved | 24-Jun-25 | 09:00 | 24-Jun-25 | 18:00 | |
| 190 | RQ222405 | OCC_231 | cpcc1_sd | BUS | 220KV BUS 1 AT BAGHPAT(PG) | | C | Rectification of P.D defect in 220kV Main Bus-1 | 24/Jun/2025 | 09:00 | 27/Jun/2025 | 18:00 | Along with requested transmission lines. | PLANNED | Rejected | | | | | May be allowed subject to :1. Transmission asset owner must submit Electrical safety clearance before charging of the proposed temporary arrangement , confirmed by NRLDC FTC team. 2.Subject to UP consent. 3.Availability of telemetry data from both ends. 4.Relevant Change in protection settings at both ends for the new temporary arrangement. |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|------------------------------|--|--|---|---|-------------|-------|-------------|-------|-----------------------------|---------|----------|-----------|-------|-----------|-------|--|
| 191 | RQ222051 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BAGHPAT(PG)-MODIPURAM_2 (UP) (UP) CKT-1 | | C | Rectification of P.D defect in 220kV Main Bus-1 | 24/Jun/2025 | 09:00 | 27/Jun/2025 | 18:00 | Along with 220kV Main Bus-1 | PLANNED | Rejected | | | | | May be allowed subject to :1. Transmission asset owner must submit Electrical safety clearance before charging of the proposed temporary arrangement , confirmed by NRLDC FTC team. 2.Subject to UP consent. 3.Availability of telemetry data from both ends. 4.Relevant Change in protection settings at both ends for the new temporary arrangement. |
| 192 | RQ222052 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BAGHPAT(PG)-BAGHPAT(UP) (UP) CKT-1 | | C | Rectification of P.D defect in 220kV Main Bus-1 | 24/Jun/2025 | 09:00 | 27/Jun/2025 | 18:00 | Along with 220kV Main Bus-1 | PLANNED | Rejected | | | | | May be allowed subject to :1. Transmission asset owner must submit Electrical safety clearance before charging of the proposed temporary arrangement , confirmed by NRLDC FTC team. 2.Subject to UP consent. 3.Availability of telemetry data from both ends. 4.Relevant Change in protection settings at both ends for the new temporary arrangement. |
| 193 | RQ222400 | OCC_231 | cpcc1_sd | BUS | 220 KV BHADLA_2 (PG) - BUS 6 | | D | Bay Extension, LBB Testing, Attending Hotspot | 23/Jun/2025 | 18:00 | 24/Jun/2025 | 23:00 | | PLANNED | Approved | 23-Jun-25 | 19:00 | 24-Jun-25 | 23:00 | May be given from 19:00 Hrs/All other elements must be connected with Other Bus |
| 194 | RQ222084 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BHIWADI(PG)-NEEMRANA(RS) (RS) CKT-1 | | D | Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays in its main bay and distance relay testin | 23/Jun/2025 | 09:00 | 23/Jun/2025 | 18:00 | | PLANNED | Approved | 23-Jun-25 | 09:00 | 23-Jun-25 | 18:00 | |
| 195 | RQ222045 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV JAIPUR SOUTH(PG)-CHAKSU(RS) (RS) CKT-1 | | D | line side equipments AMP Work | 23/Jun/2025 | 09:00 | 23/Jun/2025 | 18:00 | | PLANNED | Approved | 23-Jun-25 | 09:00 | 23-Jun-25 | 18:00 | |
| 196 | RQ222083 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BHIWADI(PG)-KUSHKHERA(RS) (RS) CKT-1 | | D | Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays in its main bay and distance relay testin | 22/Jun/2025 | 09:00 | 22/Jun/2025 | 18:00 | | PLANNED | Approved | 22-Jun-25 | 09:00 | 22-Jun-25 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|------------------------------|---|--|---|---|-------------|-------|-------------|-------|---|---------|----------|-----------|-------|-----------|-------|---|
| 197 | RQ222399 | OCC_231 | cpcc1_sd | BUS | 220 KV BHADLA_2 (PG) - BUS 5 | | D | Bay Extension, LBB Testing, Attending Hotspot | 21/Jun/2025 | 18:00 | 22/Jun/2025 | 23:00 | | PLANNED | Approved | 21-Jun-25 | 19:00 | 22-Jun-25 | 23:00 | May be given from 19:00 Hrs/All other elements must be connected with Other Bus |
| 198 | RQ222082 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BHIWADI(PG)-MAU(HV) (HVPNL) CKT-1 | | D | Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays in its main bay and distance relay testin | 21/Jun/2025 | 09:00 | 21/Jun/2025 | 18:00 | | PLANNED | Approved | 21-Jun-25 | 09:00 | 21-Jun-25 | 18:00 | |
| 199 | RQ221973 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2 | | D | For attending S/D nature defects | 20/Jun/2025 | 08:00 | 20/Jun/2025 | 18:00 | Non Auto of 220 KV Anta-Bhilwara CK1 | PLANNED | Approved | 20-Jun-25 | 08:00 | 20-Jun-25 | 18:00 | Clubbed with 220 |
| 200 | RQ222398 | OCC_231 | cpcc1_sd | BUS | 220 KV BHADLA_2 (PG) - BUS 4 | | D | Bay Extension, LBB Testing, Attending Hotspot | 19/Jun/2025 | 18:00 | 20/Jun/2025 | 23:00 | | PLANNED | Approved | 19-Jun-25 | 19:00 | 20-Jun-25 | 23:00 | May be given from 19:00 Hrs/All other elements must be connected with Other Bus |
| 201 | RQ222046 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV JAIPUR SOUTH(PG)-VATIKA(RS) (RS) CKT-1 | | D | line side equipments AMP Work | 19/Jun/2025 | 09:00 | 19/Jun/2025 | 18:00 | | PLANNED | Approved | 19-Jun-25 | 09:00 | 19-Jun-25 | 18:00 | |
| 202 | RQ222081 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BHIWADI(PG)-HSIIDC BAWAL(HV) (HVPNL) CKT-1 | | D | Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays in its main bay and distance relay testin | 19/Jun/2025 | 09:00 | 19/Jun/2025 | 18:00 | | PLANNED | Approved | 19-Jun-25 | 09:00 | 19-Jun-25 | 18:00 | |
| 203 | RQ222044 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV JAIPUR SOUTH(PG)-GONER(RS) (RS) CKT-1 | | D | line side equipments AMP Work | 19/Jun/2025 | 09:00 | 19/Jun/2025 | 18:00 | | PLANNED | Approved | 19-Jun-25 | 09:00 | 19-Jun-25 | 18:00 | |
| 204 | RQ221972 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1 | | D | For attending S/D nature defects | 19/Jun/2025 | 08:00 | 19/Jun/2025 | 18:00 | Non Auto of 220 KV Anta-Bhilwara CK2 | PLANNED | Approved | | | | | Clubbed with 232 |
| 205 | RQ222151 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-2 | | D | Insert additional glass disc work | 19/Jun/2025 | 08:00 | 24/Jun/2025 | 18:00 | Non auto for 220 kV RAPPB-Chittorgarh Ckt 1 | PLANNED | Approved | 19-Jun-25 | 08:00 | 24-Jun-25 | 18:00 | |
| 206 | RQ222080 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BHIWADI(PG)-REWARI(HV) (HVPNL) CKT-2 | | D | Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays in its main bay and distance relay testin | 18/Jun/2025 | 09:00 | 18/Jun/2025 | 18:00 | | PLANNED | Approved | 18-Jun-25 | 09:00 | 18-Jun-25 | 18:00 | |
| 207 | RQ222397 | OCC_231 | cpcc1_sd | BUS | 220 KV BHADLA_2 (PG) - BUS 3 | | D | Bay Extension, LBB Testing, Attending Hotspot | 17/Jun/2025 | 18:00 | 18/Jun/2025 | 23:00 | | PLANNED | Approved | 17-Jun-25 | 19:00 | 18-Jun-25 | 23:00 | May be given from 19:00 Hrs/All other elements must be connected with Other Bus |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|------------------------------|--|--|---|---|-------------|-------|-------------|-------|---|---------|----------|-----------|-------|-----------|-------|---|
| 208 | RQ222079 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BHIWADI(PG)-REWARI(HV) (HVPNL) CKT-1 | | D | Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays in its main bay and distance relay testin | 17/Jun/2025 | 09:00 | 17/Jun/2025 | 18:00 | | PLANNED | Approved | 17-Jun-25 | 09:00 | 17-Jun-25 | 18:00 | |
| 209 | RQ222078 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-2 | | D | Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays in its main bay and distance relay testin | 16/Jun/2025 | 09:00 | 16/Jun/2025 | 18:00 | | PLANNED | Approved | 16-Jun-25 | 09:00 | 16-Jun-25 | 18:00 | |
| 210 | RQ222033 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV HEERAPURA(RS)-I.G.NAGAR(RS) (PG) CKT-1 | | D | AMP of POWERGRID owned Bay at RVPN Heerapura GSS. | 16/Jun/2025 | 09:00 | 16/Jun/2025 | 18:00 | | PLANNED | Approved | 16-Jun-25 | 09:00 | 16-Jun-25 | 18:00 | |
| 211 | RQ222396 | OCC_231 | cpcc1_sd | BUS | 220 KV BHADLA_2 (PG) - BUS 2 | | D | Bay Extension, LBB Testing, Attending Hotspot | 15/Jun/2025 | 18:00 | 16/Jun/2025 | 23:00 | | PLANNED | Approved | 15-Jun-25 | 19:00 | 16-Jun-25 | 23:00 | May be given from 19:00 Hrs/All other elements must be connected with Other Bus |
| 212 | RQ222077 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-1 | | D | Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays in its main bay and distance relay testin | 15/Jun/2025 | 10:00 | 15/Jun/2025 | 18:00 | | PLANNED | Approved | 15-Jun-25 | 10:00 | 15-Jun-25 | 18:00 | |
| 213 | RQ222032 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV HEERAPURA(RS)-MANSAROVAR(RS) (PG) CKT-1 | | D | AMP of POWERGRID owned Bay at RVPN Heerapura GSS. | 15/Jun/2025 | 09:00 | 15/Jun/2025 | 18:00 | | PLANNED | Approved | 15-Jun-25 | 09:00 | 15-Jun-25 | 18:00 | |
| 214 | RQ222152 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1 | | D | Insert additional glass disc work | 14/Jun/2025 | 08:00 | 19/Jun/2025 | 18:00 | S/D required timely | PLANNED | Approved | 14-Jun-25 | 08:00 | 19-Jun-25 | 18:00 | |
| 215 | RQ222395 | OCC_231 | cpcc1_sd | BUS | 220 KV BHADLA_2 (PG) - BUS 1 | | D | Bay Extension, LBB Testing, Attending Hotspot | 13/Jun/2025 | 18:00 | 14/Jun/2025 | 23:00 | | PLANNED | Approved | 13-Jun-25 | 19:00 | 14-Jun-25 | 23:00 | May be given from 19:00 Hrs/All other elements must be connected with Other Bus |
| 216 | RQ222210 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-2 | | D | For shutdown defect rectification | 13/Jun/2025 | 08:00 | 13/Jun/2025 | 20:00 | Non-Auto for 220 KV RAPS_B(NP)-CHITTORGARH (RS)(PG) CKT-1 | PLANNED | Approved | 13-Jun-25 | 08:00 | 13-Jun-25 | 20:00 | |
| 217 | RQ222098 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV JIND(PG)-NARWANA (HV) (HVPNL) CKT-2 | | D | Relay testing work | 12/Jun/2025 | 08:00 | 12/Jun/2025 | 18:00 | Relay testing work | PLANNED | Approved | 12-Jun-25 | 08:00 | 12-Jun-25 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|------------------------------|--|--|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 218 | RQ221962 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV FARIDABAD(NT)-PALLA(HV) (PG) CKT-1 | | D | To attend shutdown nature defects | 12/Jun/2025 | 08:00 | 12/Jun/2025 | 18:00 | Non-Auto Mode required other parallel ckt 220 KV FARIDABAD(NT)-FARIDABAD SEC-78 (HV) (HVPNL) | PLANNED | Approved | 12-Jun-25 | 08:00 | 12-Jun-25 | 18:00 | |
| 219 | RQ222209 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1 | | D | For shutdown defect rectification | 12/Jun/2025 | 08:00 | 12/Jun/2025 | 20:00 | Non-Auto for 220 KV RAPS_B(NP)-CHITTORGARH (RS)(PG) CKT-2 | PLANNED | Approved | 12-Jun-25 | 08:00 | 12-Jun-25 | 20:00 | |
| 220 | RQ222145 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2 | | D | Insert additional glass disc work | 11/Jun/2025 | 08:00 | 17/Jun/2025 | 18:00 | Non auto mode for 220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1, MOST URGENT | PLANNED | Approved | 11-Jun-25 | 08:00 | 17-Jun-25 | 18:00 | May be given subject to real time grid conditions/Anta & Rajasthan consent/Load to be managed by Rajasthan |
| 221 | RQ222035 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV KANKROLI(PG)-KANKROLI(RS) (RS) CKT-2 | | D | For AMP Purpose | 10/Jun/2025 | 09:00 | 10/Jun/2025 | 18:00 | | PLANNED | Approved | 10-Jun-25 | 09:00 | 10-Jun-25 | 18:00 | |
| 222 | RQ222097 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV JIND(PG)-NARWANA (HV) (HVPNL) CKT-1 | | D | Relay testing work | 10/Jun/2025 | 08:00 | 10/Jun/2025 | 18:00 | Relay testing work | PLANNED | Approved | 10-Jun-25 | 08:00 | 10-Jun-25 | 18:00 | |
| 223 | RQ222034 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV KANKROLI(PG)-KANKROLI(RS) (RS) CKT-1 | | D | For AMP Purpose | 09/Jun/2025 | 09:00 | 09/Jun/2025 | 17:00 | | PLANNED | Approved | 09-Jun-25 | 09:00 | 09-Jun-25 | 17:00 | |
| 224 | RQ222058 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BHILWARA(RS)-KOTA(PG) (RS) CKT-1 | | D | AMP of Line Bay equipment | 09/Jun/2025 | 09:00 | 09/Jun/2025 | 17:00 | AMP of Line Bay equipment | PLANNED | Approved | 09-Jun-25 | 09:00 | 09-Jun-25 | 17:00 | |
| 225 | RQ222155 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV ANTA(NT)-SAWAIMADHOPUR(RS) (PG) CKT-1 | | D | Insert additional glass disc work | 07/Jun/2025 | 08:00 | 12/Jun/2025 | 18:00 | Non auto for 220 kv Anta(NTPC)-Lalsot(RS) tl | PLANNED | Approved | 07-Jun-25 | 08:00 | 12-Jun-25 | 18:00 | May be given subject to real time grid conditions/Anta & Rajasthan consent/Load to be managed by Rajasthan |
| 226 | RQ222208 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1 | | D | For Insulator Cleaning | 04/Jun/2025 | 08:00 | 04/Jun/2025 | 20:00 | | PLANNED | Approved | 04-Jun-25 | 08:00 | 04-Jun-25 | 20:00 | |
| 227 | RQ222154 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1 | | D | Insert additional glass disc work | 01/Jun/2025 | 08:00 | 06/Jun/2025 | 18:00 | Non auto for 220 kv Anta(NTPC)-Swaimadhopur (RS) tl | PLANNED | Approved | 01-Jun-25 | 08:00 | 06-Jun-25 | 18:00 | May be given subject to real time grid conditions/Anta & Rajasthan consent/Load to be managed by Rajasthan |
| 228 | RQ222143 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV RAPS_C(NP)-ANTA(NT) (PG) CKT-1 | | D | Insert additional glass disc work | 01/Jun/2025 | 08:00 | 06/Jun/2025 | 18:00 | S/D required timely | PLANNED | Approved | 01-Jun-25 | 08:00 | 06-Jun-25 | 18:00 | May be given subject to real time grid conditions/Anta & Raps consent |
| 229 | RQ222241 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BALLABHGARH(BB)-BADARPUR(NT) (BB) CKT-1 | | D | For Joint box creation at TN-53 & 54 to provide connectivity Faridabad RHQ | 01/Jun/2025 | 08:00 | 02/Jun/2025 | 18:00 | Non-Auto required for Joint box creation works | PLANNED | Approved | 01-Jun-25 | 08:00 | 02-Jun-25 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|------------------------------|---|------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 230 | RQ222239 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-1 | | D | For Joint box creation to provide connectivity to Dausa s/s | 01/Jun/2025 | 08:00 | 02/Jun/2025 | 18:00 | Non-Auto required for Joint box creation works | PLANNED | Approved | 01-Jun-25 | 08:00 | 02-Jun-25 | 18:00 | |
| 231 | RQ222240 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-2 | | D | For Joint box creation to provide connectivity to Dausa s/s | 01/Jun/2025 | 08:00 | 02/Jun/2025 | 18:00 | Non-Auto required for Joint box creation works | PLANNED | Approved | 01-Jun-25 | 08:00 | 02-Jun-25 | 18:00 | |
| 232 | RQ222144 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1 | | D | Insert additional glass disc work | 01/Jun/2025 | 08:00 | 06/Jun/2025 | 18:00 | Non auto mode for 220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2, MOST URGENT | PLANNED | Approved | 01-Jun-25 | 08:00 | 06-Jun-25 | 18:00 | May be given subject to real time grid conditions/Anta & Rajasthan consent/Load to be managed by Rajasthan |
| 233 | RQ222242 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BALLABHGARH(B B)-BADARPUR(NT) (BB) CKT-2 | | D | For Joint box creation at TN-53 & 54 to provide connectivity Faridabad RHQ | 01/Jun/2025 | 08:00 | 02/Jun/2025 | 18:00 | Non-Auto required for Joint box creation works | PLANNED | Approved | 01-Jun-25 | 08:00 | 02-Jun-25 | 18:00 | |
| 234 | RQ221591 | OCC_231 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SAHUPURI(UP)-NEW KARAMNASA (BS) (BSEB) CKT-1 | BSEB | C | * DFCC HEIGHT RAISING WORK | 02/Jun/2025 | 08:00 | 07/Jun/2025 | 18:00 | | PLANNED | Approved | 02-Jun-25 | 08:00 | 07-Jun-25 | 18:00 | |
| 235 | RQ222449 | OCC_231 | cpcc1_sd | BUS | 220 KV BHADLA(PG) - BUS 6 | | D | For compliance of CoE audit and AM Circulars | 30/Jun/2025 | 16:00 | 30/Jun/2025 | 23:00 | | PLANNED | Approved | 30-Jun-25 | 19:00 | 30-Jun-25 | 23:00 | May be given from 19:00 Hrs/All other elements must be connected with Other Bus |
| 236 | RQ222448 | OCC_231 | cpcc1_sd | BUS | 220 KV BHADLA(PG) - BUS 5 | | D | For compliance of CoE audit and AM Circulars | 29/Jun/2025 | 16:00 | 29/Jun/2025 | 23:00 | | PLANNED | Approved | 29-Jun-25 | 19:00 | 29-Jun-25 | 23:00 | May be given from 19:00 Hrs/All other elements must be connected with Other Bus |
| 237 | RQ222447 | OCC_231 | cpcc1_sd | BUS | 220 KV BHADLA(PG) - BUS 4 | | D | For compliance of CoE audit and AM Circulars | 28/Jun/2025 | 16:00 | 28/Jun/2025 | 23:00 | | PLANNED | Approved | 28-Jun-25 | 19:00 | 28-Jun-25 | 23:00 | May be given from 19:00 Hrs/All other elements must be connected with Other Bus |
| 238 | RQ222446 | OCC_231 | cpcc1_sd | BUS | 220 KV BHADLA(PG) - BUS 3 | | D | For compliance of CoE audit and AM Circulars | 27/Jun/2025 | 16:00 | 27/Jun/2025 | 23:00 | | PLANNED | Approved | 27-Jun-25 | 19:00 | 27-Jun-25 | 23:00 | May be given from 19:00 Hrs/All other elements must be connected with Other Bus |
| 239 | RQ222445 | OCC_231 | cpcc1_sd | BUS | 220 KV BHADLA(PG) - BUS 2 | | D | For compliance of CoE audit and AM Circulars | 26/Jun/2025 | 16:00 | 26/Jun/2025 | 23:00 | | PLANNED | Approved | 26-Jun-25 | 19:00 | 26-Jun-25 | 23:00 | May be given from 19:00 Hrs/All other elements must be connected with Other Bus |
| 240 | RQ222441 | OCC_231 | cpcc1_sd | BUS | 220KV BUS 2 AT BHIWADI(RS) | | D | Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays in its main bay | 26/Jun/2025 | 09:00 | 26/Jun/2025 | 18:00 | | PLANNED | Approved | 26-Jun-25 | 09:00 | 26-Jun-25 | 18:00 | |
| 241 | RQ222444 | OCC_231 | cpcc1_sd | BUS | 220 KV BHADLA(PG) - BUS 1 | | D | For compliance of CoE audit and AM Circulars | 25/Jun/2025 | 16:00 | 25/Jun/2025 | 23:00 | | PLANNED | Approved | 25-Jun-25 | 19:00 | 25-Jun-25 | 23:00 | May be given from 19:00 Hrs/All other elements must be connected with Other Bus |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-----|----------------------------|--|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|---|
| 242 | RQ222440 | OCC_231 | cpcc1_sd | BUS | 220KV BUS 2 AT BHIWADI(RS) | | D | Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays in its main bay | 25/Jun/2025 | 09:00 | 25/Jun/2025 | 18:00 | | PLANNED | Approved | 25-Jun-25 | 09:00 | 25-Jun-25 | 18:00 | |
| 243 | RQ222443 | OCC_231 | cpcc1_sd | BUS | 400 KV BHADLA(PG) - BUS 2 | | D | For compliance of CoE audit and AM Circulars | 24/Jun/2025 | 16:00 | 24/Jun/2025 | 23:00 | | PLANNED | Approved | 24-Jun-25 | 17:00 | 24-Jun-25 | 23:00 | May be given from 17:00 Hrs/All other elements must be connected with Other Bus |
| 244 | RQ222439 | OCC_231 | cpcc1_sd | BUS | 220KV BUS 2 AT BHIWADI(RS) | | D | Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays in its main bay | 24/Jun/2025 | 09:00 | 24/Jun/2025 | 18:00 | | PLANNED | Approved | 24-Jun-25 | 09:00 | 24-Jun-25 | 18:00 | |
| 245 | RQ222442 | OCC_231 | cpcc1_sd | BUS | 400 KV BHADLA(PG) - BUS 1 | | D | For compliance of CoE audit and AM Circulars | 23/Jun/2025 | 16:00 | 23/Jun/2025 | 23:00 | | PLANNED | Approved | 23-Jun-25 | 17:00 | 23-Jun-25 | 23:00 | May be given from 17:00 Hrs/All other elements must be connected with Other Bus |
| 246 | RQ222438 | OCC_231 | cpcc1_sd | BUS | 220KV BUS 2 AT BHIWADI(RS) | | D | Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays in its main bay and distance relay testin | 23/Jun/2025 | 09:00 | 23/Jun/2025 | 18:00 | | PLANNED | Approved | 23-Jun-25 | 09:00 | 23-Jun-25 | 18:00 | |
| 247 | RQ222437 | OCC_231 | cpcc1_sd | BUS | 220KV BUS 2 AT BHIWADI(RS) | | D | Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays in its main bay and distance relay testin | 22/Jun/2025 | 09:00 | 22/Jun/2025 | 18:00 | | PLANNED | Approved | 22-Jun-25 | 09:00 | 22-Jun-25 | 18:00 | |
| 248 | RQ222430 | OCC_231 | cpcc1_sd | BUS | 400KV BUS 2 AT BHIWADI(PG) | | D | Bus bar Relay retrofitment | 21/Jun/2025 | 09:00 | 30/Jun/2025 | 18:00 | | PLANNED | Approved | 21-Jun-25 | 09:00 | 22-Jun-25 | 18:00 | |
| 249 | RQ222436 | OCC_231 | cpcc1_sd | BUS | 220KV BUS 1 AT BHIWADI(RS) | | D | Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays in its main bay and distance relay testin | 21/Jun/2025 | 09:00 | 21/Jun/2025 | 18:00 | | PLANNED | Approved | 21-Jun-25 | 09:00 | 21-Jun-25 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-----|--------------------------------|--|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|----------------------------|
| 250 | RQ222435 | OCC_231 | cpcc1_sd | BUS | 220KV BUS 1 AT BHIWADI(RS) | | D | Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays in its main bay and distance relay testin | 19/Jun/2025 | 09:00 | 19/Jun/2025 | 18:00 | | PLANNED | Approved | 19-Jun-25 | 09:00 | 19-Jun-25 | 18:00 | |
| 251 | RQ222434 | OCC_231 | cpcc1_sd | BUS | 220KV BUS 1 AT BHIWADI(RS) | | D | Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays in its main bay and distance relay testin | 18/Jun/2025 | 09:00 | 18/Jun/2025 | 18:00 | | PLANNED | Approved | 18-Jun-25 | 09:00 | 18-Jun-25 | 18:00 | |
| 252 | RQ222433 | OCC_231 | cpcc1_sd | BUS | 220KV BUS 1 AT BHIWADI(RS) | | D | Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays in its main bay and distance relay testin | 17/Jun/2025 | 09:00 | 17/Jun/2025 | 18:00 | | PLANNED | Approved | 17-Jun-25 | 09:00 | 17-Jun-25 | 18:00 | |
| 253 | RQ222432 | OCC_231 | cpcc1_sd | BUS | 220KV BUS 2 AT BHIWADI(RS) | | D | Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays in its main bay and distance relay testin | 16/Jun/2025 | 09:00 | 16/Jun/2025 | 18:00 | | PLANNED | Approved | 16-Jun-25 | 09:00 | 16-Jun-25 | 18:00 | |
| 254 | RQ222457 | OCC_231 | cpcc1_sd | BUS | 400KV BUS 2 AT BAHADURGARH(PG) | | D | LBB TESTING AND OTHER GENERAL MAINTENANCE WORK | 16/Jun/2025 | 09:00 | 16/Jun/2025 | 18:00 | | PLANNED | Approved | 16-Jun-25 | 09:00 | 16-Jun-25 | 18:00 | |
| 255 | RQ222455 | OCC_231 | cpcc1_sd | BUS | 400KV BUS 2 AT BHIWANI(BB) | | D | 400KV ISOLATORS RETROFITMENT IN ADD CAP AT BBMB BHIWANI | 16/Jun/2025 | 08:00 | 30/Jun/2025 | 18:00 | | PLANNED | Approved | 16-Jun-25 | 08:00 | 17-Jun-25 | 18:00 | |
| 256 | RQ222431 | OCC_231 | cpcc1_sd | BUS | 220KV BUS 1 AT BHIWADI(RS) | | D | Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays in its main bay and distance relay testin | 15/Jun/2025 | 09:00 | 15/Jun/2025 | 18:00 | | PLANNED | Approved | 15-Jun-25 | 09:00 | 15-Jun-25 | 18:00 | |
| 257 | RQ222384 | OCC_231 | cpcc1_sd | BUS | 400 KV KHETRI (PKTSL) - BUS 2 | | D | For scheme checking work and LBB wiring modification | 10/Jun/2025 | 09:00 | 12/Jun/2025 | 18:00 | | PLANNED | Approved | 10-Jun-25 | 17:00 | 12-Jun-25 | 23:00 | May be given from 17:00Hrs |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|------------------------------|---|------------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 258 | RQ222383 | OCC_231 | cpcc1_sd | BUS | 400 KV KHETRI (PKTSL) - BUS 1 | | D | For scheme checking work and LBB wiring modification | 07/Jun/2025 | 09:00 | 09/Jun/2025 | 18:00 | | PLANNED | Approved | 07-Jun-25 | 17:00 | 09-Jun-25 | 23:00 | May be given from 17:00Hrs |
| 259 | RQ222429 | OCC_231 | cpcc1_sd | BUS | 400KV BUS 1 AT BHIWADI(PG) | | D | Bus bar Relay retrofitment | 06/Jun/2025 | 09:00 | 20/Jun/2025 | 18:00 | | PLANNED | Approved | 06-Jun-25 | 09:00 | 07-Jun-25 | 18:00 | |
| 260 | RQ222381 | OCC_231 | cpcc1_sd | BUS | 765 KV KHETRI (PG) - BUS 1 | | D | FOR PUNCH POINT WORK IN BAY EXTENSION WORK UNDER PNTL | 05/Jun/2025 | 09:00 | 06/Jun/2025 | 18:00 | | PLANNED | Approved | 05-Jun-25 | 16:30 | 06-Jun-25 | 23:00 | To be availed from 16:30hrs |
| 261 | RQ222382 | OCC_231 | cpcc1_sd | BUS | 765 KV KHETRI (PG) - BUS 2 | | D | FOR PUNCH POINT WORK IN BAY EXTENSION WORK UNDER PNTL | 03/Jun/2025 | 09:00 | 04/Jun/2025 | 18:00 | | PLANNED | Approved | 03-Jun-25 | 16:30 | 04-Jun-25 | 23:00 | To be availed from 16:30hrs |
| 262 | RQ222456 | OCC_231 | cpcc1_sd | BUS | 220KV BUS 1 AT HISSAR(PG) | | D | FOR AMP WORK AT BUS1 | 03/Jun/2025 | 08:00 | 03/Jun/2025 | 18:00 | | PLANNED | Approved | 03-Jun-25 | 08:00 | 03-Jun-25 | 18:00 | |
| 263 | RQ222454 | OCC_231 | cpcc1_sd | BUS | 400KV BUS 1 AT BHIWANI(BB) | | D | 400KV ISOLATORS RETROFITMENT IN ADD CAP AT BBMB BHIWANI | 01/Jun/2025 | 08:00 | 15/Jun/2025 | 18:00 | | PLANNED | Approved | 01-Jun-25 | 08:00 | 02-Jun-25 | 18:00 | |
| 264 | RQ222732 | OCC_231 | cpcc3_sd | HVDC POLE | 800 KV HVDC ALIPURDWAR(PG) POLE-4 | POWER GRID | D | Shutdown of HVDC Pole4 is required for RTV coating of DC Hall equipment(SMR BPI and LFL BPI & DC FILTER BPI). | 11/Jun/2025 | 09:00 | 12/Jun/2025 | 18:00 | | PLANNED | Approved | 11-Jun-25 | 09:00 | 12-Jun-25 | 18:00 | ATC/TTC to be curtailed by 300MW in NR import. Subjected to ERPC approval. |
| 265 | RQ222733 | OCC_231 | cpcc3_sd | HVDC POLE | 800 KV HVDC ALIPURDWAR(PG) POLE-3 | POWER GRID | D | Shutdown of HVDC Pole3 is required for RTV coating of DC Hall equipment(SMR BPI and LFL BPI & DC FILTER BPI). | 09/Jun/2025 | 09:00 | 10/Jun/2025 | 18:00 | | PLANNED | Approved | 09-Jun-25 | 09:00 | 10-Jun-25 | 18:00 | ATC/TTC to be curtailed by 300MW in NR import. Subjected to ERPC & NERPC approval. |
| 266 | RQ222734 | OCC_231 | cpcc3_sd | HVDC POLE | 800 KV HVDC BISHWANATH CHARIALI(PG) POLE-2 | POWER GRID | D | Shutdown of HVDC Pole2 is required for RTV coating of DC Hall equipment(SMR BPI and LFL BPI & DC FILTER BPI). | 06/Jun/2025 | 09:00 | 07/Jun/2025 | 18:00 | | PLANNED | Approved | 06-Jun-25 | 09:00 | 07-Jun-25 | 18:00 | Subjected to NERPC & ERPC Approval. |
| 267 | RQ222735 | OCC_231 | cpcc3_sd | HVDC POLE | 800 KV HVDC BISHWANATH CHARIALI(PG) POLE-1 | POWER GRID | D | Shutdown of HVDC Pole1 is required for RTV coating of DC Hall equipment(SMR BPI and LFL BPI & DC FILTER BPI). | 04/Jun/2025 | 09:00 | 05/Jun/2025 | 18:00 | | PLANNED | Approved | 04-Jun-25 | 09:00 | 05-Jun-25 | 18:00 | Subjected to NERPC & ERPC Approval. |
| 268 | RQ221791 | OCC_231 | cpcc3_sd | HVDC LINE CIRCUIT | 500 KV HVDC BALIA-BHIWADI (PG) CKT-2 | | D | Insulator replacement work | 15/Jun/2025 | 08:00 | 24/Jun/2025 | 18:00 | | PLANNED | Rejected | | | | | |
| 269 | RQ221790 | OCC_231 | cpcc3_sd | HVDC LINE CIRCUIT | 500 KV HVDC BALIA-BHIWADI (PG) CKT-1 | | D | Insulator replacement work | 05/Jun/2025 | 08:00 | 14/Jun/2025 | 18:00 | | PLANNED | Rejected | | | | | |
| 270 | RQ222067 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BHADLA_2 (PG)- FATEHGARH_II(P G) (PBTLL) CKT-3 | | D | For Line bay AMP | 29/Jun/2025 | 09:00 | 30/Jun/2025 | 18:00 | | PLANNED | Approved | 29-Jun-25 | 16:00 | 30-Jun-25 | 23:00 | To be availed from 16:30hrs. |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|------------------------------|--|--|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|---|
| 271 | RQ222251 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV MOGA-MEERUT (PG) CKT-1 | | D | For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work). | 25/Jun/2025 | 10:00 | 25/Jun/2025 | 17:00 | Kindly approve. | PLANNED | Approved | 02-Jun-25 | 10:00 | 02-Jun-25 | 17:00 | To be availed before 10th June |
| 272 | RQ222104 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV ANTA-PHAGI (RS) CKT-1 | | D | For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line. | 25/Jun/2025 | 09:00 | 28/Jun/2025 | 18:00 | For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line. | PLANNED | Approved | 25-Jun-25 | 8:00 | 28-Jun-25 | 17:00 | To be returned by 17:00hrs. |
| 273 | RQ222068 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PRTL) CKT-4 | | D | For Line bay AMP | 24/Jun/2025 | 09:00 | 25/Jun/2025 | 18:00 | | PLANNED | Approved | 24-Jun-25 | 16:00 | 25-Jun-25 | 23:00 | To be availed from 16:30hrs. |
| 274 | RQ222105 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV ANTA-PHAGI (RS) CKT-2 | | D | For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line. | 21/Jun/2025 | 09:00 | 24/Jun/2025 | 18:00 | For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line. | PLANNED | Approved | 21-Jun-25 | 8:00 | 24-Jun-25 | 17:00 | To be returned by 17:00hrs. |
| 275 | RQ222127 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AJMER-BHADLA_2 (PG) CKT-2 | | D | Stringing work of 765KV D/C Beawar Dausa Transmission Line | 18/Jun/2025 | 09:00 | 20/Jun/2025 | 17:00 | Stringing work of 765KV D/C Beawar Dausa Transmission Line | PLANNED | Approved | 18-Jun-25 | 17:00 | 20-Jun-25 | 23:00 | ATC/TTC curatiled by 500 MW in NR Export. Subjected to WRPC Approval. |
| 276 | RQ222126 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AJMER-BHADLA_2 (PG) CKT-1 | | D | Stringing work of 765KV D/C Beawar Dausa Transmission Line | 18/Jun/2025 | 09:00 | 20/Jun/2025 | 17:00 | Stringing work of 765KV D/C Beawar Dausa Transmission Line | PLANNED | Approved | 18-Jun-25 | 17:00 | 20-Jun-25 | 23:00 | ATC/TTC curatiled by 500 MW in NR Export. Subjected to WRPC Approval. |
| 277 | RQ222069 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FRTL) CKT-1 | | D | For Line bay AMP works & Shutdown nature defect rectification works | 16/Jun/2025 | 09:00 | 17/Jun/2025 | 18:00 | | PLANNED | Approved | 16-Jun-25 | 16:00 | 17-Jun-25 | 23:00 | To be availed from 16:30hrs |
| 278 | RQ222129 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2 | | D | Stringing work of 765KV D/C Beawar Dausa Transmission Line | 15/Jun/2025 | 09:00 | 17/Jun/2025 | 17:00 | Stringing work of 765KV D/C Beawar Dausa Transmission Line | PLANNED | Approved | 15-Jun-25 | 16:00 | 17-Jun-25 | 23:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|------------------------------|---|--|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|---|
| 279 | RQ222106 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV PHAGI(RS)-G WALIOR(PG) (PG) CKT-2 | | D | For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line. | 15/Jun/2025 | 09:00 | 18/Jun/2025 | 18:00 | For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line. | PLANNED | Approved | 15-Jun-25 | 09:00 | 18-Jun-25 | 18:00 | ATC/TTC To be curtailed in NR Import by 450 MW in NR Import, subjected to WRPC Approval. May be clubbed with other date requested shutdown for same line. |
| 280 | RQ222070 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-2 | | D | For Line bay AMP works & Shutdown nature defect rectification works | 15/Jun/2025 | 09:00 | 15/Jun/2025 | 18:00 | | PLANNED | Approved | 15-Jun-25 | 16:00 | 15-Jun-25 | 23:00 | To be availed from 16:30hrs. |
| 281 | RQ222128 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1 | | D | Stringing work of 765KV D/C Beawar Dausa Transmission Line | 15/Jun/2025 | 09:00 | 17/Jun/2025 | 17:00 | Stringing work of 765KV D/C Beawar Dausa Transmission Line | PLANNED | Approved | 15-Jun-25 | 16:00 | 17-Jun-25 | 23:00 | To be availed from 16:30hrs. |
| 282 | RQ222225 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV MEERUT-BHIWANI (PG) CKT-1 | | C | Connection of LILO section for connecting with 765/400 kV Narela GIS substation under Tr. System Part-G, Ph-II | 12/Jun/2025 | 08:00 | 14/Jun/2025 | 19:00 | Stringing Work | PLANNED | Approved | 12-Jun-25 | 08:00 | 14-Jun-25 | 19:00 | |
| 283 | RQ222120 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV MEERUT-BHIWANI (PG) CKT-1 | | D | Removing of looping arrangement and charging of complete LILO of 765 KV Meerut Bhiwani Line at Narela SS | 10/Jun/2025 | 09:00 | 10/Jun/2025 | 18:00 | | PLANNED | Approved | | | | | May be clubbed with SI No. 282 |
| 284 | RQ222115 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-2 | | D | ADDITIONAL JUMPER INSTALATTION by Jhatikara and For line AMP work & for scheme checking work by Khetri | 03/Jun/2025 | 15:00 | 03/Jun/2025 | 22:00 | Non auoto mode of other charge ckt required | PLANNED | Approved | 03-Jun-25 | 15:00 | 03-Jun-25 | 22:00 | To be availed from 16:30hrs. |
| 285 | RQ222107 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV PHAGI(RS)-G WALIOR(PG) (PG) CKT-1 | | D | For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line. | 03/Jun/2025 | 09:00 | 05/Jun/2025 | 18:00 | For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line. | PLANNED | Approved | 03-Jun-25 | 09:00 | 05-Jun-25 | 18:00 | May be clubbed with other dates requested shutdown for same line. |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|------------------------------|---|------------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|------------------------------|
| 286 | RQ222114 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1 | | D | ADDITIONAL JUMPER INSTALATTION by Jhatikara and For line AMP work & for scheme checking work by Khetri | 02/Jun/2025 | 15:00 | 02/Jun/2025 | 22:00 | Non auto mode of other charge ckt required | PLANNED | Approved | 02-Jun-25 | 16:00 | 02-Jun-25 | 23:00 | To be availed from 16:30hrs. |
| 287 | RQ222868 | OCC_231 | apl_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-2 | BKTL | D | Compliance of COE(Protection) Observation | 26/Jun/2025 | 16:00 | 28/Jun/2025 | 23:00 | Compliance of COE(Protection) Observation | PLANNED | Approved | 26-Jun-25 | 16:00 | 28-Jun-25 | 23:00 | To be availed from 16:30hrs. |
| 288 | RQ222867 | OCC_231 | apl_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-1 | BKTL | D | Compliance of COE(Protection) Observation | 23/Jun/2025 | 16:00 | 25/Jun/2025 | 23:00 | Compliance of COE(Protection) Observation | PLANNED | Approved | 23-Jun-25 | 16:00 | 25-Jun-25 | 23:00 | To be availed from 16:30hrs. |
| 289 | RQ221723 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV GR.NOIDA_2(UPC)-ALIGARH(PG) (PG) CKT-1 | POWER GRID | D | Line bay AMP works | 24/Jun/2025 | 08:00 | 24/Jun/2025 | 18:00 | | PLANNED | Approved | 24-Jun-25 | 08:00 | 24-Jun-25 | 18:00 | |
| 290 | RQ221719 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AGRA-ALIGARH (PG) CKT-1 | POWER GRID | D | Rectification of Shutdown nature defects by Agra & Aligarh | 23/Jun/2025 | 08:00 | 25/Jun/2025 | 18:00 | | PLANNED | Approved | 23-Jun-25 | 08:00 | 25-Jun-25 | 18:00 | |
| 291 | RQ221720 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV ORAI-ALIGARH (PG) CKT-1 | POWER GRID | D | CSD Fine Tuning of Bays 802 & 803 and Spare Reactor Changeover in place of B-Phase | 19/Jun/2025 | 14:00 | 19/Jun/2025 | 17:00 | | PLANNED | Approved | 19-Jun-25 | 14:00 | 19-Jun-25 | 17:00 | |
| 292 | RQ221721 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV ORAI-ALIGARH (PG) CKT-2 | POWER GRID | D | CSD Fine Tuning of Bays 805 & 806 | 19/Jun/2025 | 10:00 | 19/Jun/2025 | 13:00 | | PLANNED | Approved | 19-Jun-25 | 10:00 | 19-Jun-25 | 13:00 | |
| 293 | RQ221724 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV JHATIKARA-ALIGARH (PG) CKT-1 | POWER GRID | D | Line Bay AMP work and Line S/D nature defect rectification works | 17/Jun/2025 | 08:00 | 17/Jun/2025 | 18:00 | | PLANNED | Approved | 17-Jun-25 | 08:00 | 17-Jun-25 | 18:00 | |
| 294 | RQ221725 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV KANPUR_GIS-ALIGARH (PG) CKT-1 | POWER GRID | D | "AMP of Line and Line Reactor, Line S/D nature defect rectification works by Aligarh & AMP of Line equipments and Line Reactor at GIS Kanpur SS." | 13/Jun/2025 | 08:00 | 13/Jun/2025 | 18:00 | | PLANNED | Approved | 13-Jun-25 | 08:00 | 13-Jun-25 | 18:00 | |
| 295 | RQ221786 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV VARANASI-BALIA (PG) CKT-1 | POWER GRID | D | Replacement of Damaged polymer insulators. | 13/Jun/2025 | 07:00 | 13/Jun/2025 | 18:00 | | PLANNED | Approved | 13-Jun-25 | 07:00 | 13-Jun-25 | 18:00 | Subjected to ERPC Approval. |
| 296 | RQ221771 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AGRA-FATEHPUR (PG) CKT-2 | POWER GRID | D | "Attending SD Defects by Kanpur TLM & CC Ring, Spacer damper and other Shut down works by Fatehpur " | 12/Jun/2025 | 08:00 | 13/Jun/2025 | 18:00 | | PLANNED | Approved | 12-Jun-25 | 08:00 | 13-Jun-25 | 18:00 | |
| 297 | RQ221770 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AGRA-FATEHPUR (PG) CKT-1 | POWER GRID | D | "Attending SD Defects by Kanpur TLM & CC Ring, Spacer damper and other Shut down works by Fatehpur " | 10/Jun/2025 | 08:00 | 11/Jun/2025 | 18:00 | | PLANNED | Approved | 10-Jun-25 | 08:00 | 11-Jun-25 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|------------------------------|---|------------|---|---|-------------|-------|-------------|-------|---|---------|----------|-----------|-------|-----------|-------|---|
| 298 | RQ221783 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV VARANASI-FATEHPUR (PG) CKT-1 | POWER GRID | D | For rectification of S/D Nature Defects By Prayagraj & Varanasi TLM | 09/Jun/2025 | 09:00 | 11/Jun/2025 | 18:00 | | PLANNED | Approved | 09-Jun-25 | 09:00 | 11-Jun-25 | 18:00 | |
| 299 | RQ221774 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BAREILLY_2-LUCKNOW_2 (PG) CKT-1 | POWER GRID | D | to attend shutdown nature defect of line under Shahjahanpur judication | 07/Jun/2025 | 09:00 | 07/Jun/2025 | 18:00 | | PLANNED | Approved | 07-Jun-25 | 09:00 | 07-Jun-25 | 18:00 | |
| 300 | RQ221782 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV VARANASI-KANPUR_GIS (PG) CKT-2 | POWER GRID | D | "For rectification of S/D Nature Defects of Transmission Line by Pryagraj & AMP of Line equipments and Line Reactor at GIS Kanpur SS. " | 05/Jun/2025 | 09:00 | 07/Jun/2025 | 18:00 | "For rectification of S/D Nature Defects of Transmission Line by Pryagraj & AMP of Line equipments and Line Reactor at GIS Kanpur SS. " | PLANNED | Approved | 05-Jun-25 | 09:00 | 07-Jun-25 | 18:00 | |
| 301 | RQ222866 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV GR.NOIDA_2(UPC)-MEERUT(PG) (PG) CKT-1 | POWER GRID | D | for rectification of SD nature defects | 03/Jun/2025 | 08:00 | 04/Jun/2025 | 18:00 | SD may be availed in last week of may month. | PLANNED | Approved | 03-Jun-25 | 08:00 | 04-Jun-25 | 18:00 | |
| 302 | RQ221781 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV VARANASI-KANPUR_GIS (PG) CKT-1 | POWER GRID | D | "For rectification of S/D Nature Defects of Transmission Line by Pryagraj & AMP of Line equipments and Line Reactor at GIS Kanpur SS. " | 02/Jun/2025 | 09:00 | 04/Jun/2025 | 18:00 | "For rectification of S/D Nature Defects of Transmission Line by Pryagraj & AMP of Line equipments and Line Reactor at GIS Kanpur SS. " | PLANNED | Approved | 02-Jun-25 | 09:00 | 04-Jun-25 | 18:00 | |
| 303 | RQ222869 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AGRA-JHATIKARA (PG) CKT-1 | POWER GRID | D | for rectification of SD nature defects | 01/Jun/2025 | 08:00 | 03/Jun/2025 | 18:00 | SD may be availed in last week of may month. | PLANNED | Approved | 01-Jun-25 | 08:00 | 03-Jun-25 | 18:00 | |
| 304 | RQ222813 | OCC_231 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV ANTA-PHAGI (RS) CKT-1 | RRVPNL | D | Maintenance line bay Equipments i.e. CVT, WT & line Isolator. alongwith 240 MVAR line reactor at Phagi end | 13/Jun/2025 | 08:00 | 13/Jun/2025 | 18:00 | | PLANNED | Approved | 13-Jun-25 | 08:00 | 13-Jun-25 | 17:00 | To be returned by 17:00hrs. |
| 305 | RQ221600 | OCC_231 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AGRA-FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-2 | UPPTCL | D | * For Tightening of Jumper Cone and CC Ring Bolts and Replacing Clamp Cap >X of Spacers. | 11/Jun/2025 | 08:00 | 11/Jun/2025 | 17:00 | | PLANNED | Approved | 11-Jun-25 | 08:00 | 11-Jun-25 | 17:00 | Genereation restriction at 1400 MW at Lalitpur. |
| 306 | RQ221599 | OCC_231 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AGRA-FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-1 | UPPTCL | D | * FOR TIGHTING OF JUMPER CONE BOLT..ND CC RING BOLT AND REPLACING SPACER CLAMP CAP | 10/Jun/2025 | 08:00 | 10/Jun/2025 | 17:00 | | PLANNED | Approved | 10-Jun-25 | 08:00 | 10-Jun-25 | 17:00 | Genereation restriction at 1400 MW at Lalitpur. |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|------------------------------|--|------------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|------------------------------|
| 307 | RQ221868 | OCC_231 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV UNNAO-MAINPURI (UP) CKT-1 | UPPTCL | C | Pre-Charging Protection and Carrier Inter tripping testing of 765kV Unnao-Mainpuri line. | 04/Jun/2025 | 09:00 | 06/Jun/2025 | 17:00 | | PLANNED | Approved | 04-Jun-25 | 09:00 | 06-Jun-25 | 17:00 | |
| 308 | RQ222811 | OCC_231 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2 | PAPTL | D | Maintenance line bay Equipments i.e. CVT, WT & line Isolator. | 11/Jun/2025 | 08:00 | 11/Jun/2025 | 18:00 | | PLANNED | Approved | 11-Jun-25 | 16:00 | 11-Jun-25 | 23:00 | To be availed from 16:30hrs. |
| 309 | RQ222812 | OCC_231 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1 | PAPTL | D | Maintenance line bay Equipments i.e. CVT, WT & line Isolator. | 04/Jun/2025 | 08:00 | 04/Jun/2025 | 18:00 | | PLANNED | Approved | 04-Jun-25 | 16:00 | 04-Jun-25 | 23:00 | To be availed from 16:30hrs. |
| 310 | RQ221851 | OCC_231 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV HAPUR(UP)-RAMPUR_PRSTL (UP) (GTL) CKT-1 | GTL | D | AMP works | 02/Jun/2025 | 10:00 | 02/Jun/2025 | 16:00 | | PLANNED | Approved | 02-Jun-25 | 10:00 | 02-Jun-25 | 16:00 | |
| 311 | RQ221794 | OCC_231 | cpcc3_sd | BUS | 765KV BUS 2 AT FATEHPUR(PG) | POWER GRID | D | BUS BAR RELAY TESTING WORK FOR 765KV MAIN BUS-2 AT 765KV FATEHPUR SUB-STATION. | 28/Jun/2025 | 09:00 | 28/Jun/2025 | 17:30 | | PLANNED | Approved | 28-Jun-25 | 09:00 | 28-Jun-25 | 17:30 | |
| 312 | RQ221793 | OCC_231 | cpcc3_sd | BUS | 765KV BUS 1 AT FATEHPUR(PG) | POWER GRID | D | BUS BAR RELAY TESTING WORK OF 765KV MAIN BUS-1 AT 765KV FATEHPUR SUB-STATION. | 21/Jun/2025 | 07:00 | 21/Jun/2025 | 17:30 | | PLANNED | Approved | 21-Jun-25 | 07:00 | 21-Jun-25 | 17:30 | |
| 313 | RQ222419 | OCC_231 | cpcc1_sd | BUS | 765 KV FATEHGARH_II(PG) - BUS 2 | | D | FOR AMP WORK | 26/Jun/2025 | 18:00 | 27/Jun/2025 | 23:00 | | PLANNED | Approved | 26-Jun-25 | 18:00 | 27-Jun-25 | 23:00 | |
| 314 | RQ222418 | OCC_231 | cpcc1_sd | BUS | 765 KV FATEHGARH_II(PG) - BUS 1 | | D | FOR AMP WORK | 25/Jun/2025 | 18:00 | 26/Jun/2025 | 23:00 | | PLANNED | Approved | 25-Jun-25 | 18:00 | 26-Jun-25 | 23:00 | |
| 315 | RQ222388 | OCC_231 | cpcc1_sd | BUS | 765 KV BIKANER(PG) - BUS 2 | | D | SS-104 Substation Extension work | 11/Jun/2025 | 16:00 | 13/Jun/2025 | 23:30 | | PLANNED | Approved | 11-Jun-25 | 16:00 | 13-Jun-25 | 23:30 | To be availed from 17:00hrs. |
| 316 | RQ222387 | OCC_231 | cpcc1_sd | BUS | 765 KV BIKANER(PG) - BUS 1 | | D | SS-104 Substation Extension work | 09/Jun/2025 | 16:00 | 10/Jun/2025 | 23:30 | | PLANNED | Approved | 09-Jun-25 | 16:00 | 10-Jun-25 | 23:30 | To be availed from 17:00hrs. |
| 317 | RQ222390 | OCC_231 | cpcc1_sd | BUS | 765 KV BHADLA_2 (PG) - BUS 2 | | D | Bay Extension, LBB Testing | 03/Jun/2025 | 18:00 | 04/Jun/2025 | 23:00 | | PLANNED | Approved | 03-Jun-25 | 18:00 | 04-Jun-25 | 23:00 | |
| 318 | RQ222453 | OCC_231 | cpcc1_sd | BUS | 765KV BUS 1 AT JHATIKARA(PG) | | D | additional jumper work instalaltion in 765kv Khetri ckt 2, safety clearnace issues | 03/Jun/2025 | 15:00 | 03/Jun/2025 | 22:00 | | PLANNED | Approved | 03-Jun-25 | 15:00 | 03-Jun-25 | 22:00 | |
| 319 | RQ222452 | OCC_231 | cpcc1_sd | BUS | 765KV BUS 1 AT JHATIKARA(PG) | | D | additional jumper work instalaltion in 765kv Khetri ckt 1, safety clearnace issues | 02/Jun/2025 | 15:00 | 02/Jun/2025 | 22:00 | | PLANNED | Approved | 02-Jun-25 | 15:00 | 02-Jun-25 | 22:00 | |
| 320 | RQ222389 | OCC_231 | cpcc1_sd | BUS | 765 KV BHADLA_2 (PG) - BUS 1 | | D | Bay Extension, LBB Testing | 01/Jun/2025 | 18:00 | 02/Jun/2025 | 23:00 | | PLANNED | Approved | 01-Jun-25 | 18:00 | 02-Jun-25 | 23:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|------------|--|------------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|------------------------------|
| 321 | RQ222773 | OCC_231 | cpcc1_sd | BUS | 765 KV SIKAR_2(PSTL) - BUS 1 | PSTCL | D | Construction Work For Integration of 713 & 716 Bays under Ph-III Part B1 | 01/Jun/2025 | 08:00 | 10/Jun/2025 | 18:00 | | PLANNED | Approved | 01-Jun-25 | 16:00 | 10-Jun-25 | 23:00 | To be availed from 16:30hrs. |
| 322 | RQ222529 | OCC_231 | cpcc1_sd | BR/BSR/MSR | 240 MVAR BUS REACTOR NO 2 AT 765 KV PHAGI(RS) | PAPTL | D | FOR AMP WORK | 19/Jun/2025 | 08:00 | 20/Jun/2025 | 18:00 | | PLANNED | Approved | 19-Jun-25 | 08:00 | 20-Jun-25 | 18:00 | |
| 323 | RQ222683 | OCC_231 | sldcrs_sd | BR/BSR/MSR | 240 MVAR BUS REACTOR NO 2 AT 765 KV PHAGI(RS) | PAPTL | D | Quarterly Maintenance work | 02/Jun/2025 | 08:00 | 02/Jun/2025 | 18:00 | | PLANNED | Approved | 02-Jun-25 | 08:00 | 02-Jun-25 | 18:00 | |
| 324 | RQ222528 | OCC_231 | cpcc1_sd | BR/BSR/MSR | 240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS) | POWER GRID | D | FOR AMP WORK | 17/Jun/2025 | 08:00 | 18/Jun/2025 | 18:00 | | PLANNED | Approved | 17-Jun-25 | 08:00 | 18-Jun-25 | 18:00 | |
| 325 | RQ222512 | OCC_231 | cpcc1_sd | BR/BSR/MSR | 240 MVAR BUS REACTOR NO 1 AT 765 KV BHADLA(PG) | POWER GRID | D | FOR AMP WORK | 16/Jun/2025 | 17:00 | 16/Jun/2025 | 23:00 | For compliance of CoE audit and AM Circulars | PLANNED | Approved | 16-Jun-25 | 17:00 | 16-Jun-25 | 23:00 | |
| 326 | RQ221684 | OCC_231 | cpcc3_sd | BR/BSR/MSR | 240 MVAR BUS REACTOR NO 1 AT 765 KV BAREILLY_2(PG) | POWER GRID | D | FOR ERECTION WORK OF GANTRY TOWER AT BAREILLY 765KV SS BAY EXTENSION WORK UNDER NEEMRANA - 2 BAREILLY PROJECT | 05/Jun/2025 | 09:00 | 15/Jun/2025 | 19:00 | | PLANNED | Approved | 05-Jun-25 | 09:00 | 15-Jun-25 | 19:00 | |
| 327 | RQ222516 | OCC_231 | cpcc1_sd | BR/BSR/MSR | 240 MVAR BUS REACTOR NO 2 AT 765 KV BHADLA_2 (PG) | POWER GRID | D | CSD Fine Tuning, AMP | 03/Jun/2025 | 17:00 | 04/Jun/2025 | 23:00 | | PLANNED | Approved | 03-Jun-25 | 17:00 | 04-Jun-25 | 23:00 | |
| 328 | RQ222527 | OCC_231 | cpcc1_sd | BR/BSR/MSR | 240 MVAR BUS REACTOR NO 1 AT 765KV JHATIKARA(PG) | POWER GRID | C | REACTOR SHIFTING TO 701 BAY CONSTRUCTION WORK | 02/Jun/2025 | 08:00 | 30/Jun/2025 | 18:00 | | PLANNED | Approved | 02-Jun-25 | 08:00 | 30-Jun-25 | 18:00 | |
| 329 | RQ222515 | OCC_231 | cpcc1_sd | BR/BSR/MSR | 240 MVAR BUS REACTOR NO 1 AT 765 KV BHADLA_2 (PG) | POWER GRID | D | CSD Fine Tuning, AMP | 01/Jun/2025 | 17:00 | 02/Jun/2025 | 23:00 | | PLANNED | Approved | 01-Jun-25 | 17:00 | 02-Jun-25 | 23:00 | |
| 330 | RQ222507 | OCC_231 | cpcc1_sd | BR/BSR/MSR | 240 MVAR BUS REACTOR NO 1 AT 765 KV KHETRI (PKTSL) | PKTSL | C | For internal inspection due to DGA violation | 15/Jun/2025 | 08:00 | 20/Jun/2025 | 18:00 | | PLANNED | Approved | 15-Jun-25 | 08:00 | 20-Jun-25 | 18:00 | |
| 331 | RQ222506 | OCC_231 | cpcc1_sd | BR/BSR/MSR | 240 MVAR BUS REACTOR NO 2 AT 765 KV KHETRI (PKTSL) | PKTSL | C | For internal inspection due to DGA violation | 09/Jun/2025 | 08:00 | 14/Jun/2025 | 18:00 | | PLANNED | Approved | 09-Jun-25 | 08:00 | 14-Jun-25 | 18:00 | |
| 332 | RQ221876 | OCC_231 | stuup_sd | BR/BSR/MSR | 189 MVAR BUS REACTOR NO 1 AT 765KV UNNAO(UP) | UPPTCL | C | * 1-Replacement of gasket and O ring of main tank of 63MVAR R Phase bus >X reactor unit to stoppage heavy oil leakage.(Above sh | 09/Jun/2025 | 09:00 | 18/Jun/2025 | 17:00 | | PLANNED | Approved | 09-Jun-25 | 09:00 | 18-Jun-25 | 17:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|--------------|--|------------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|---------------------------------|
| 333 | RQ221875 | OCC_231 | stuup_sd | BR/BSR/MSR | 240 MVAR BUS REACTOR NO 1 AT 765KV AGRA FATEHBAD(UP) | UPPTCL | D | * For Annual maintenance testing of Bus Reactor and relays at 765kV Substation Agra | 05/Jun/2025 | 09:00 | 05/Jun/2025 | 17:00 | | PLANNED | Approved | 05-Jun-25 | 09:00 | 05-Jun-25 | 17:00 | |
| 334 | RQ222483 | OCC_231 | cpcc1_sd | LINE REACTOR | 240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-1 @BHADLA(PG) | POWER GRID | D | AMP, Spare Switching | 27/Jun/2025 | 17:00 | 27/Jun/2025 | 23:00 | | PLANNED | Approved | 27-Jun-25 | 17:00 | 27-Jun-25 | 23:00 | May be availed with line outage |
| 335 | RQ222482 | OCC_231 | cpcc1_sd | LINE REACTOR | 240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-2 @BHADLA(PG) | POWER GRID | D | AMP, Spare Switching | 26/Jun/2025 | 17:00 | 26/Jun/2025 | 23:00 | | PLANNED | Approved | 26-Jun-25 | 17:00 | 26-Jun-25 | 23:00 | May be availed with line outage |
| 336 | RQ222475 | OCC_231 | cpcc1_sd | LINE REACTOR | 330 MVAR SWITCHABLE LR ON 765 KV BIKANER-MOGA (PG) CKT-1 @BIKANER(PG) | POWER GRID | D | Line Reactor Bay CB AMP & LR pre warranty testing | 19/Jun/2025 | 16:00 | 20/Jun/2025 | 23:00 | | PLANNED | Approved | 19-Jun-25 | 16:00 | 20-Jun-25 | 23:00 | May be availed with line outage |
| 337 | RQ221815 | OCC_231 | cpcc3_sd | LINE REACTOR | 330 MVAR NON-SWITCHABLE LR ON KANPUR_GIS-ALIGARH (PG) CKT-1 @ALIGARH(PG) | POWER GRID | D | CSD Fine Tuning of Bay 807R | 18/Jun/2025 | 16:00 | 18/Jun/2025 | 18:00 | | PLANNED | Approved | 18-Jun-25 | 16:00 | 18-Jun-25 | 18:00 | May be availed with line outage |
| 338 | RQ222474 | OCC_231 | cpcc1_sd | LINE REACTOR | 330 MVAR SWITCHABLE LR ON 765 KV BIKANER-MOGA (PG) CKT-2 @BIKANER(PG) | POWER GRID | D | Line Reactor Bay CB AMP & LR pre warranty testing | 17/Jun/2025 | 16:00 | 18/Jun/2025 | 23:00 | | PLANNED | Approved | 17-Jun-25 | 16:00 | 18-Jun-25 | 23:00 | May be availed with line outage |
| 339 | RQ222477 | OCC_231 | cpcc1_sd | LINE REACTOR | 330 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2 @BHADLA_2 (PG) | POWER GRID | D | AMP, Spare Switching | 15/Jun/2025 | 17:00 | 16/Jun/2025 | 23:00 | | PLANNED | Approved | 15-Jun-25 | 17:00 | 16-Jun-25 | 23:00 | May be availed with line outage |
| 340 | RQ222476 | OCC_231 | cpcc1_sd | LINE REACTOR | 330 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1 @BHADLA_2 (PG) | POWER GRID | D | AMP, Spare Switching | 13/Jun/2025 | 17:00 | 14/Jun/2025 | 23:00 | | PLANNED | Approved | 13-Jun-25 | 17:00 | 14-Jun-25 | 23:00 | May be availed with line outage |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|--------------|---|------------|---|---|-------------|-------|-------------|-------|-----------------------------------|---------|----------|-----------|-------|-----------|-------|---------------------------------|
| 341 | RQ222491 | OCC_231 | cpcc1_sd | LINE REACTOR | 240 MVAR NON-SWITCHABLE LR ON PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 @PHAGI(RS) | POWER GRID | D | FOR AMP WORK | 13/Jun/2025 | 08:00 | 14/Jun/2025 | 18:00 | | PLANNED | Approved | 13-Jun-25 | 08:00 | 14-Jun-25 | 18:00 | May be availed with line outage |
| 342 | RQ222493 | OCC_231 | cpcc1_sd | LINE REACTOR | 240 MVAR NON-SWITCHABLE LR ON MEERUT-BHIWANI (PG) CKT-1 @BHIWANI(PG) | POWER GRID | C | Connection of LILO section at 765/400 kV Narela GIS | 12/Jun/2025 | 09:00 | 14/Jun/2025 | 19:00 | Stringing Work | PLANNED | Approved | 12-Jun-25 | 09:00 | 14-Jun-25 | 19:00 | May be availed with line outage |
| 343 | RQ222489 | OCC_231 | cpcc1_sd | LINE REACTOR | 240 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-1 @AJMER(PG) | POWER GRID | D | FOR AMP WORK | 07/Jun/2025 | 17:00 | 07/Jun/2025 | 23:00 | PRD NO+NC logic modification work | PLANNED | Approved | 07-Jun-25 | 17:00 | 07-Jun-25 | 23:00 | May be availed with line outage |
| 344 | RQ222479 | OCC_231 | cpcc1_sd | LINE REACTOR | 240 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-1 @BHADLA_2 (PG) | POWER GRID | D | AMP, Spare Switching | 07/Jun/2025 | 17:00 | 08/Jun/2025 | 23:00 | | PLANNED | Approved | 07-Jun-25 | 17:00 | 08-Jun-25 | 23:00 | May be availed with line outage |
| 345 | RQ222488 | OCC_231 | cpcc1_sd | LINE REACTOR | 240 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-2 @AJMER(PG) | POWER GRID | D | FOR AMP WORK | 06/Jun/2025 | 17:00 | 06/Jun/2025 | 23:00 | PRD NO+NC logic modification work | PLANNED | Approved | 06-Jun-25 | 17:00 | 06-Jun-25 | 23:00 | May be availed with line outage |
| 346 | RQ222478 | OCC_231 | cpcc1_sd | LINE REACTOR | 240 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-2 @BHADLA_2 (PG) | POWER GRID | D | AMP, Spare Switching | 05/Jun/2025 | 17:00 | 06/Jun/2025 | 23:00 | | PLANNED | Approved | 05-Jun-25 | 17:00 | 06-Jun-25 | 23:00 | May be availed with line outage |
| 347 | RQ222485 | OCC_231 | cpcc1_sd | LINE REACTOR | 240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 @FATEHGARH_II(PG) | POWER GRID | D | FOR AMP WORK | 03/Jun/2025 | 17:00 | 04/Jun/2025 | 23:00 | For CoE Compliances, | PLANNED | Approved | 03-Jun-25 | 17:00 | 04-Jun-25 | 23:00 | May be availed with line outage |
| 348 | RQ222481 | OCC_231 | cpcc1_sd | LINE REACTOR | 330 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-1 @BHADLA_2 (PG) | POWER GRID | D | AMP, Spare Switching | 03/Jun/2025 | 17:00 | 04/Jun/2025 | 23:00 | | PLANNED | Approved | 03-Jun-25 | 17:00 | 04-Jun-25 | 23:00 | May be availed with line outage |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|--------------|--|------------|---|---|-------------|-------|-------------|-------|---|---------|----------|-----------|-------|-----------|-------|---------------------------------|
| 349 | RQ222490 | OCC_231 | cpcc1_sd | LINE REACTOR | 240 MVAR NON-SWITCHABLE LR ON PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 @PHAGI(RS) | POWER GRID | D | FOR AMP WORK | 02/Jun/2025 | 08:00 | 03/Jun/2025 | 18:00 | | PLANNED | Approved | 02-Jun-25 | 08:00 | 03-Jun-25 | 18:00 | May be availed with line outage |
| 350 | RQ222480 | OCC_231 | cpcc1_sd | LINE REACTOR | 330 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-2 @BHADLA_2 (PG) | POWER GRID | D | AMP, Spare Switching | 01/Jun/2025 | 17:00 | 02/Jun/2025 | 23:00 | | PLANNED | Approved | 01-Jun-25 | 17:00 | 02-Jun-25 | 23:00 | May be availed with line outage |
| 351 | RQ222484 | OCC_231 | cpcc1_sd | LINE REACTOR | 240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1 @FATEHGARH_II(PG) | POWER GRID | D | FOR AMP WORK | 01/Jun/2025 | 17:00 | 02/Jun/2025 | 23:00 | For CoE Compliances, | PLANNED | Approved | 01-Jun-25 | 17:00 | 02-Jun-25 | 23:00 | May be availed with line outage |
| 352 | RQ222871 | OCC_231 | apl_sd | LINE REACTOR | 240 MVAR SWITCHABLE LR ON 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-2 @BIKANER(PG) | BKTL | D | Compliance of COE(Protection) Observation | 26/Jun/2025 | 16:00 | 28/Jun/2025 | 23:00 | Compliance of COE(Protection) Observation | PLANNED | Approved | 26-Jun-25 | 16:00 | 28-Jun-25 | 23:00 | May be availed with line outage |
| 353 | RQ222870 | OCC_231 | apl_sd | LINE REACTOR | 240 MVAR SWITCHABLE LR ON 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-1 @BIKANER(PG) | BKTL | D | Compliance of COE(Protection) Observation | 23/Jun/2025 | 16:00 | 25/Jun/2025 | 23:00 | Compliance of COE(Protection) Observation | PLANNED | Approved | 23-Jun-25 | 16:00 | 25-Jun-25 | 23:00 | May be availed with line outage |
| 354 | RQ222487 | OCC_231 | cpcc1_sd | LINE REACTOR | 240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_II(PG) | PFTL | D | FOR AMP WORK | 07/Jun/2025 | 17:00 | 08/Jun/2025 | 23:00 | For CoE Compliances, | PLANNED | Approved | 07-Jun-25 | 17:00 | 08-Jun-25 | 23:00 | May be availed with line outage |
| 355 | RQ222486 | OCC_231 | cpcc1_sd | LINE REACTOR | 240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1 @FATEHGARH_II(PG) | PFTL | D | FOR AMP WORK | 05/Jun/2025 | 17:00 | 06/Jun/2025 | 23:00 | For CoE Compliances, | PLANNED | Approved | 05-Jun-25 | 17:00 | 06-Jun-25 | 23:00 | May be availed with line outage |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-----|---|------------|---|------------------|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 356 | RQ222693 | OCC_231 | cpcc1_sd | BAY | 707 MAIN BAY - 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1 AT CHITTORGARH(PG) | POWER GRID | D | FOR AMP WORK | 30/Jun/2025 | 08:00 | 30/Jun/2025 | 18:00 | | PLANNED | Approved | 30-Jun-25 | 08:00 | 30-Jun-25 | 18:00 | |
| 357 | RQ222568 | OCC_231 | cpcc1_sd | BAY | 709 MAIN BAY - 765 KV AJMER-CHITTORGARH (PG) CKT-1 AND 765KV BUS 1 AT AJMER(PG) | POWER GRID | D | FOR AMP WORK | 27/Jun/2025 | 08:00 | 27/Jun/2025 | 18:00 | | PLANNED | Approved | 27-Jun-25 | 08:00 | 27-Jun-25 | 18:00 | |
| 358 | RQ222567 | OCC_231 | cpcc1_sd | BAY | 704 MAIN BAY - 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2 AT CHITTORGARH(PG) | POWER GRID | D | FOR AMP WORK | 26/Jun/2025 | 08:00 | 26/Jun/2025 | 18:00 | | PLANNED | Approved | 26-Jun-25 | 08:00 | 26-Jun-25 | 18:00 | |
| 359 | RQ222691 | OCC_231 | cpcc1_sd | BAY | 70252A MAIN BAY - 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 AT PHAGI(RS) | POWER GRID | D | for AMP WORK | 25/Jun/2025 | 08:00 | 25/Jun/2025 | 18:00 | | PLANNED | Approved | 25-Jun-25 | 08:00 | 25-Jun-25 | 18:00 | |
| 360 | RQ222696 | OCC_231 | cpcc1_sd | BAY | 713 MAIN BAY - 765 KV AJMER-CHITTORGARH (PG) CKT-1 AT CHITTORGARH(PG) | POWER GRID | D | FOR AMP WORK | 17/Jun/2025 | 08:00 | 17/Jun/2025 | 18:00 | | PLANNED | Approved | 17-Jun-25 | 08:00 | 17-Jun-25 | 18:00 | |
| 361 | RQ222552 | OCC_231 | cpcc1_sd | BAY | 715 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT BIKANER(PG) (POWERGRID) AT 765 KV BIKANER(PG) | POWER GRID | D | FOR AMP WORK | 16/Jun/2025 | 15:00 | 16/Jun/2025 | 23:00 | | PLANNED | Approved | 16-Jun-25 | 15:00 | 16-Jun-25 | 23:00 | |
| 362 | RQ221708 | OCC_231 | cpcc3_sd | BAY | 706 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV BAREILLY_2(PG) (POWERGRID) | POWER GRID | D | 706 MAIN BAY AMP | 16/Jun/2025 | 09:00 | 16/Jun/2025 | 17:30 | | PLANNED | Approved | 16-Jun-25 | 09:00 | 16-Jun-25 | 17:30 | |
| 363 | RQ222569 | OCC_231 | cpcc1_sd | BAY | 706 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT CHITTORGARH(PG) | POWER GRID | D | FOR AMP WORK | 12/Jun/2025 | 08:00 | 12/Jun/2025 | 18:00 | | PLANNED | Approved | 12-Jun-25 | 08:00 | 12-Jun-25 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-----|--|------------|---|-----------------------------------|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 364 | RQ222566 | OCC_231 | cpcc1_sd | BAY | 705 TIE BAY - 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2 AND 765/400 KV 1500 MVA ICT 1 AT CHITTORGARH(PG) | POWER GRID | D | FOR AMP WORK | 10/Jun/2025 | 08:00 | 10/Jun/2025 | 18:00 | | PLANNED | Approved | 10-Jun-25 | 08:00 | 10-Jun-25 | 18:00 | |
| 365 | RQ221706 | OCC_231 | cpcc3_sd | BAY | 705 TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV BAREILLY_2(PG) (POWERGRID) AND FUTURE AT 765 KV BAREILLY_2(PG) (POWERGRID) | POWER GRID | D | 705 TIE BAY AMP | 09/Jun/2025 | 09:00 | 09/Jun/2025 | 17:30 | | PLANNED | Approved | 09-Jun-25 | 09:00 | 09-Jun-25 | 17:30 | |
| 366 | RQ222570 | OCC_231 | cpcc1_sd | BAY | 704 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT AJMER(PG) | POWER GRID | D | CSD replacement work | 05/Jun/2025 | 08:00 | 05/Jun/2025 | 18:00 | | PLANNED | Approved | 05-Jun-25 | 08:00 | 05-Jun-25 | 18:00 | |
| 367 | RQ222695 | OCC_231 | cpcc1_sd | BAY | 712 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV CHITTORGARH(PG) | POWER GRID | D | FOR AMP WORK | 05/Jun/2025 | 08:00 | 05/Jun/2025 | 18:00 | | PLANNED | Approved | 05-Jun-25 | 08:00 | 05-Jun-25 | 18:00 | |
| 368 | RQ221704 | OCC_231 | cpcc3_sd | BAY | 702 TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV BALIA(PG) AND FUTURE | POWER GRID | C | Isolator Retrofitment work | 03/Jun/2025 | 08:00 | 08/Jun/2025 | 18:00 | | PLANNED | Approved | 03-Jun-25 | 08:00 | 08-Jun-25 | 18:00 | |
| 369 | RQ222694 | OCC_231 | cpcc1_sd | BAY | 711 TIE BAY - 765KV AJMER-CHITTORGARH (PG) CKT-2 AND 240 MVAR BUS REACTOR NO 1 AT 765KV CHITTORGARH(PG) | POWER GRID | D | FOR AMP WORK | 03/Jun/2025 | 08:00 | 03/Jun/2025 | 18:00 | | PLANNED | Approved | 03-Jun-25 | 08:00 | 03-Jun-25 | 18:00 | |
| 370 | RQ221709 | OCC_231 | cpcc3_sd | BAY | 711 TIE BAY - 765KV AGRA-FATEHPUR (PG) CKT-2 AND FUTURE AT FATEHPUR(PG) | POWER GRID | C | CB DRIVE MECHANISM OVERHAULING | 02/Jun/2025 | 09:00 | 05/Jun/2025 | 17:00 | | PLANNED | Approved | 02-Jun-25 | 09:00 | 05-Jun-25 | 17:00 | |
| 371 | RQ222551 | OCC_231 | cpcc1_sd | BAY | 716 MAIN BAY - 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-1 (PNTL) AT 765 KV KHETRI (PKTSL) | PNTL | D | FOR PUNCHPOINT RECTIFICATION WORK | 27/Jun/2025 | 08:00 | 28/Jun/2025 | 18:00 | | PLANNED | Approved | 27-Jun-25 | 08:00 | 28-Jun-25 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|-----|--|--------|---|-----------------------------------|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 372 | RQ222550 | OCC_231 | cpcc1_sd | BAY | 717 TIE BAY - 765 KV KHETRI (PKTSL)- NARELA(PNTL) (PNTL) CKT-1 (PNTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (PNTL) | PNTL | D | FOR PUNCHPOINT RECTIFICATION WORK | 27/Jun/2025 | 08:00 | 28/Jun/2025 | 18:00 | | PLANNED | Approved | 27-Jun-25 | 08:00 | 28-Jun-25 | 18:00 | |
| 373 | RQ222549 | OCC_231 | cpcc1_sd | BAY | 719 MAIN BAY - 765 KV KHETRI (PKTSL)- NARELA(PNTL) (PNTL) CKT-2 (PNTL) AT 765 KV KHETRI (PKTSL) | PNTL | D | FOR PUNCHPOINT RECTIFICATION WORK | 25/Jun/2025 | 09:00 | 26/Jun/2025 | 18:00 | | PLANNED | Approved | 25-Jun-25 | 09:00 | 26-Jun-25 | 18:00 | |
| 374 | RQ222548 | OCC_231 | cpcc1_sd | BAY | 720 TIE BAY - 765 KV KHETRI (PKTSL)- NARELA(PNTL) (PNTL) CKT-2 (PNTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (PNTL) | PNTL | D | FOR PUNCHPOINT RECTIFICATION WORK | 25/Jun/2025 | 09:00 | 26/Jun/2025 | 18:00 | | PLANNED | Approved | 25-Jun-25 | 09:00 | 26-Jun-25 | 18:00 | |
| 375 | RQ222692 | OCC_231 | cpcc1_sd | BAY | 70152A MAIN BAY - 765KV PHAGI(RS)- BHIWANI(PG) (PG) CKT-2 AT PHAGI(RS) | RRVPNL | D | for AMP WORK | 26/Jun/2025 | 08:00 | 26/Jun/2025 | 18:00 | | PLANNED | Approved | 26-Jun-25 | 08:00 | 26-Jun-25 | 18:00 | |
| 376 | RQ222817 | OCC_231 | sldcrs_sd | BAY | 706-52T TIE BAY - 765/400 KV 1500 MVA ICT 3 AT ANTA(RS) (RRVPNL) AND FUTURE AT 765 KV ANTA(RS) (RRVPNL) | RRVPNL | D | Half Yearly Maintenance work | 24/Jun/2025 | 08:00 | 24/Jun/2025 | 18:00 | | PLANNED | Approved | 24-Jun-25 | 08:00 | 24-Jun-25 | 18:00 | |
| 377 | RQ222690 | OCC_231 | cpcc1_sd | BAY | 70552A MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS) | RRVPNL | D | for AMP WORK | 24/Jun/2025 | 08:00 | 24/Jun/2025 | 18:00 | | PLANNED | Approved | 24-Jun-25 | 08:00 | 24-Jun-25 | 18:00 | |
| 378 | RQ222824 | OCC_231 | sldcrs_sd | BAY | 706-52B MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT ANTA(RS) (RRVPNL) | RRVPNL | D | Half Yearly Maintenance work | 23/Jun/2025 | 08:00 | 23/Jun/2025 | 18:00 | | PLANNED | Approved | 23-Jun-25 | 08:00 | 23-Jun-25 | 18:00 | |
| 379 | RQ222818 | OCC_231 | sldcrs_sd | BAY | 705-52A MAIN BAY - 765 KV ANTA-PHAGI (RS) CKT-2 (RRVPNL) AT 765KV ANTA(RS) | RRVPNL | D | Half Yearly Maintenance work | 20/Jun/2025 | 08:00 | 20/Jun/2025 | 18:00 | | PLANNED | Approved | 20-Jun-25 | 08:00 | 20-Jun-25 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|-----|---|--------|---|--|-------------|-------|-------------|-------|-----------------|---------|----------|-----------|-------|-----------|-------|--|
| 380 | RQ222819 | OCC_231 | sldcrs_sd | BAY | 705-52T TIE BAY - 765/400 KV 1500 MVA ICT 2 AT ANTA(RS) (RRVPNL) AND 240 MVAR LR ON ANTA-PHAGI (RS) CKT-2 @ANTA(RS) AT 765 KV ANTA(RS) (RRVPNL) | RRVPNL | D | Half Yearly Maintenance work | 19/Jun/2025 | 08:00 | 19/Jun/2025 | 18:00 | | PLANNED | Approved | 19-Jun-25 | 08:00 | 19-Jun-25 | 18:00 | |
| 381 | RQ222823 | OCC_231 | sldcrs_sd | BAY | 705-52B MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT ANTA(RS) (RRVPNL) | RRVPNL | D | Half Yearly Maintenance work | 17/Jun/2025 | 08:00 | 17/Jun/2025 | 18:00 | | PLANNED | Approved | 17-Jun-25 | 08:00 | 17-Jun-25 | 18:00 | |
| 382 | RQ222820 | OCC_231 | sldcrs_sd | BAY | 704-52A MAIN BAY - 765 KV ANTA-PHAGI (RS) CKT-1 (RRVPNL) AT 765KV ANTA(RS) | RRVPNL | D | Half Yearly Maintenance work | 16/Jun/2025 | 08:00 | 16/Jun/2025 | 18:00 | | PLANNED | Approved | 16-Jun-25 | 08:00 | 16-Jun-25 | 18:00 | |
| 383 | RQ222821 | OCC_231 | sldcrs_sd | BAY | 704-52T TIE BAY - 765/400 KV 1500 MVA ICT 1 AT ANTA(RS) (RRVPNL) AND 765 KV ANTA-PHAGI (RS) CKT-1 AT 765 KV ANTA(RS) (RRVPNL) | RRVPNL | D | Half Yearly Maintenance work | 13/Jun/2025 | 08:00 | 13/Jun/2025 | 18:00 | | PLANNED | Approved | 13-Jun-25 | 08:00 | 13-Jun-25 | 18:00 | |
| 384 | RQ222822 | OCC_231 | sldcrs_sd | BAY | 704-52B MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT ANTA(RS) (RRVPNL) | RRVPNL | D | Half Yearly Maintenance work | 12/Jun/2025 | 08:00 | 12/Jun/2025 | 18:00 | | PLANNED | Approved | 12-Jun-25 | 08:00 | 12-Jun-25 | 18:00 | |
| 385 | RQ221920 | OCC_231 | cpcc2_sd | BAY | 707 MAIN BAY - 765KV MOGA-MEERUT (PG) CKT-1 AT MOGA(PG) | | C | Leakage SF6 attending in CB Pole of 707 Bay CB | 19/Jun/2025 | 09:00 | 21/Jun/2025 | 18:00 | Kindly approve. | PLANNED | Approved | 19-Jun-25 | 09:00 | 21-Jun-25 | 18:00 | |
| 386 | RQ221921 | OCC_231 | cpcc2_sd | BAY | 712 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT MOGA(PG) | | C | AMP work of Bay | 05/Jun/2025 | 09:00 | 06/Jun/2025 | 18:00 | Kindly approve. | PLANNED | Approved | 05-Jun-25 | 09:00 | 06-Jun-25 | 18:00 | |
| 387 | RQ221919 | OCC_231 | cpcc2_sd | BAY | 704 MAIN BAY - 765 KV BIKANER-MOGA (PG) CKT-2 (POWERGRID) AT MOGA | | D | AMP work of Bay | 02/Jun/2025 | 09:00 | 02/Jun/2025 | 18:00 | Kindly approve. | PLANNED | Approved | 02-Jun-25 | 09:00 | 02-Jun-25 | 18:00 | |
| 388 | RQ221869 | OCC_231 | stuup_sd | BAY | 707 MAIN BAY - 765 KV UNNAO-MAINPURI (UP) CKT-1 (UPPTCL) AT 765 KV UNNAO(UP) | UPPTCL | C | Pre-Charging Protection and Carrier Inter tripping testing of 765kV Unnao-Mainpuri line. | 04/Jun/2025 | 09:00 | 06/Jun/2025 | 17:00 | | PLANNED | Approved | 04-Jun-25 | 09:00 | 06-Jun-25 | 17:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|-------------|--|------------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 389 | RQ221871 | OCC_231 | stuup_sd | BAY | 702 TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV AGRA FATEHBAD(UP) (UPPTCL) AND 765 KV AGRA FATEHBAD-GHATAMPUR_TPS (UP) CKT-1 AT 765 KV AGRA FATEHBAD(UP) (UPPTCL) | UPPTCL | D | * For Annual maintenance testing of bay equipment (NO power supply will be interrupted.) | 04/Jun/2025 | 07:00 | 04/Jun/2025 | 13:00 | | PLANNED | Approved | 04-Jun-25 | 07:00 | 04-Jun-25 | 13:00 | |
| 390 | RQ221870 | OCC_231 | stuup_sd | BAY | 703 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV AGRA FATEHBAD(UP) | UPPTCL | D | * For Annual maintenance testing of bay equipment (NO power supply will be interrupted.) | 03/Jun/2025 | 07:00 | 03/Jun/2025 | 13:00 | | PLANNED | Approved | 03-Jun-25 | 07:00 | 03-Jun-25 | 13:00 | |
| 391 | RQ221872 | OCC_231 | stuup_sd | BAY | 712 MAIN BAY - 765KV/400KV AGRA FATEHBAD(UP)-ICT-1 AT AGRA FATEHBAD(UP) | UPPTCL | D | * For Annual maintenance testing of bay equipment (NO power supply will be interrupted.) | 02/Jun/2025 | 07:00 | 02/Jun/2025 | 13:00 | | PLANNED | Approved | 02-Jun-25 | 07:00 | 02-Jun-25 | 13:00 | |
| 392 | RQ222647 | OCC_231 | sldcrs_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 3 AT PHAGI(RS) | RRVPNL | D | Quarterly Maintenance work | 30/Jun/2025 | 08:00 | 30/Jun/2025 | 18:00 | | PLANNED | Approved | 30-Jun-25 | 08:00 | 30-Jun-25 | 18:00 | |
| 393 | RQ222636 | OCC_231 | sldcrs_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 2 AT PHAGI(RS) | RRVPNL | D | Quarterly Maintenance work | 27/Jun/2025 | 08:00 | 27/Jun/2025 | 18:00 | | PLANNED | Approved | 27-Jun-25 | 08:00 | 27-Jun-25 | 18:00 | |
| 394 | RQ222641 | OCC_231 | sldcrs_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 1 AT PHAGI(RS) | RRVPNL | D | Quarterly Maintenance work | 09/Jun/2025 | 08:00 | 09/Jun/2025 | 18:00 | | PLANNED | Approved | 09-Jun-25 | 08:00 | 09-Jun-25 | 18:00 | |
| 395 | RQ222778 | OCC_231 | cpcc1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 1 AT SIKAR_2(PSTL) | PSTL | D | Construction Work For Integration of 713 & 716 Bays under Ph-III Part B1 | 19/Jun/2025 | 08:00 | 24/Jun/2025 | 18:00 | | PLANNED | Approved | 19-Jun-25 | 08:00 | 24-Jun-25 | 18:00 | |
| 396 | RQ222777 | OCC_231 | cpcc1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 2 AT SIKAR_2(PSTL) | PSTL | D | Construction Work For Integration of 713 & 716 Bays under Ph-III Part B1 | 13/Jun/2025 | 08:00 | 18/Jun/2025 | 18:00 | | PLANNED | Approved | 13-Jun-25 | 08:00 | 18-Jun-25 | 18:00 | |
| 397 | RQ222775 | OCC_231 | cpcc1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 2 AT SIKAR_2(PSTL) | PSTL | D | Construction Work For Integration of 713 & 716 Bays under Ph-III Part B1 | 07/Jun/2025 | 08:00 | 12/Jun/2025 | 18:00 | | PLANNED | Approved | 07-Jun-25 | 08:00 | 12-Jun-25 | 18:00 | |
| 398 | RQ222776 | OCC_231 | cpcc1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 1 AT SIKAR_2(PSTL) | PSTL | D | Construction Work For Integration of 713 & 716 Bays under Ph-III Part B1 | 01/Jun/2025 | 08:00 | 06/Jun/2025 | 18:00 | | PLANNED | Approved | 01-Jun-25 | 08:00 | 06-Jun-25 | 18:00 | |
| 399 | RQ221679 | OCC_231 | cpcc3_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 2 AT VARANASI(PG) | POWER GRID | D | Arresting of 5F6 gas leakage found in GGD1 of 813 Bay, (765kV ICT-II Bay) B Phase Spacer Bolt | 17/Jun/2025 | 08:00 | 17/Jun/2025 | 20:00 | | PLANNED | Approved | 17-Jun-25 | 08:00 | 17-Jun-25 | 20:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-------------|---|------------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|------------------------------|
| 400 | RQ221677 | OCC_231 | cpcc3_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 2 AT ALIGARH(PG) | POWER GRID | D | Body Protection Modification as technical IOM/ Circulars and to attend oil seepage issue in Y&B Phase | 11/Jun/2025 | 08:00 | 11/Jun/2025 | 18:00 | | PLANNED | Approved | 11-Jun-25 | 08:00 | 11-Jun-25 | 18:00 | |
| 401 | RQ221673 | OCC_231 | cpcc3_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 1 AT ALIGARH(PG) | POWER GRID | D | Body Protection Modification as technical IOM/ Circulars | 09/Jun/2025 | 08:00 | 09/Jun/2025 | 18:00 | | PLANNED | Approved | 09-Jun-25 | 08:00 | 09-Jun-25 | 18:00 | |
| 402 | RQ221674 | OCC_231 | cpcc3_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 1 AT LUCKNOW_2(PG) | POWER GRID | D | AMP and Implementation of spare selection logic | 03/Jun/2025 | 08:00 | 03/Jun/2025 | 18:00 | | PLANNED | Approved | 03-Jun-25 | 08:00 | 03-Jun-25 | 18:00 | |
| 403 | RQ221678 | OCC_231 | cpcc3_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 2 AT LUCKNOW_2(PG) | POWER GRID | D | IMPLEMENTATION AND TESTING OF SINGLE PHASE IMPLEMENTATION SCHEME AS PER TECHNICAL CIRCULAR COMPLIANCE | 02/Jun/2025 | 09:00 | 02/Jun/2025 | 14:00 | | PLANNED | Approved | 02-Jun-25 | 09:00 | 02-Jun-25 | 14:00 | |
| 404 | RQ222369 | OCC_231 | cpcc1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG) | | D | Commissioning of Ladder logic & spare switching, AMP | 13/Jun/2025 | 18:00 | 14/Jun/2025 | 23:00 | | PLANNED | Approved | 13-Jun-25 | 18:00 | 14-Jun-25 | 23:00 | |
| 405 | RQ222368 | OCC_231 | cpcc1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 6 AT FATEHGARH_II(PG) | | D | Commissioning of Ladder logic & spare switching, | 11/Jun/2025 | 18:00 | 12/Jun/2025 | 23:00 | | PLANNED | Approved | 11-Jun-25 | 18:00 | 12-Jun-25 | 23:00 | |
| 406 | RQ222367 | OCC_231 | cpcc1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 5 AT FATEHGARH_II(PG) | | D | Commissioning of Ladder logic & spare switching, | 09/Jun/2025 | 18:00 | 10/Jun/2025 | 23:00 | | PLANNED | Approved | 09-Jun-25 | 18:00 | 10-Jun-25 | 23:00 | |
| 407 | RQ222335 | OCC_231 | cpcc1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 2 AT MEERUT_P MSTL (UP) | | D | General AMP of ICT | 09/Jun/2025 | 09:00 | 09/Jun/2025 | 18:00 | | PLANNED | Approved | 09-Jun-25 | 09:00 | 09-Jun-25 | 18:00 | |
| 408 | RQ222366 | OCC_231 | cpcc1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG) | | D | For modification in the relay panel wiring & testing of ICT relay as per new approved scheme | 07/Jun/2025 | 18:00 | 08/Jun/2025 | 23:00 | | PLANNED | Approved | 07-Jun-25 | 18:00 | 08-Jun-25 | 23:00 | |
| 409 | RQ222304 | OCC_231 | cpcc1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 4 AT BHADLA_2 (PG) | | D | AMP Work, CSD Fine Tuning | 07/Jun/2025 | 18:00 | 08/Jun/2025 | 23:00 | | PLANNED | Approved | 07-Jun-25 | 18:00 | 08-Jun-25 | 23:00 | |
| 410 | RQ222365 | OCC_231 | cpcc1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG) | | D | For Spare ICT switching, AMP & CoE compliances | 05/Jun/2025 | 18:00 | 06/Jun/2025 | 23:00 | | PLANNED | Approved | 05-Jun-25 | 18:00 | 06-Jun-25 | 23:00 | |
| 411 | RQ222303 | OCC_231 | cpcc1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 3 AT BHADLA_2 (PG) | | D | AMP Work, CSD Fine Tuning | 05/Jun/2025 | 18:00 | 06/Jun/2025 | 23:00 | | PLANNED | Approved | 05-Jun-25 | 18:00 | 06-Jun-25 | 23:00 | |
| 412 | RQ222323 | OCC_231 | cpcc1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 3 AT BHADLA(PG) | | D | Attending COE/protection Audit points & CSD fine tuning | 05/Jun/2025 | 09:00 | 05/Jun/2025 | 18:00 | | PLANNED | Approved | 05-Jun-25 | 17:00 | 05-Jun-25 | 23:00 | To be availed from 17:30hrs. |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|------------------------------|--|------------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 413 | RQ222300 | OCC_231 | cpcc1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 2 AT AJMER(PG) | | D | CSD relay retrofitment | 04/Jun/2025 | 09:00 | 04/Jun/2025 | 18:00 | | PLANNED | Approved | 04-Jun-25 | 09:00 | 04-Jun-25 | 18:00 | |
| 414 | RQ222334 | OCC_231 | cpcc1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 1 AT MEERUT_PMSTL (UP) | | D | General AMP of ICT | 04/Jun/2025 | 09:00 | 04/Jun/2025 | 18:00 | | PLANNED | Approved | 04-Jun-25 | 09:00 | 04-Jun-25 | 18:00 | |
| 415 | RQ222322 | OCC_231 | cpcc1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 2 AT BHADLA(PG) | | D | Attending COE/protection Audit points & CSD fine tuning | 04/Jun/2025 | 09:00 | 04/Jun/2025 | 18:00 | | PLANNED | Approved | 04-Jun-25 | 17:00 | 04-Jun-25 | 23:00 | To be availed from 17:30hrs. |
| 416 | RQ222302 | OCC_231 | cpcc1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG) | | D | AMP Work, CSD Fine Tuning | 03/Jun/2025 | 18:00 | 04/Jun/2025 | 23:00 | | PLANNED | Approved | 03-Jun-25 | 18:00 | 04-Jun-25 | 23:00 | |
| 417 | RQ222364 | OCC_231 | cpcc1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG) | | D | For Spare ICT switching, AMP & CoE compliances | 03/Jun/2025 | 18:00 | 04/Jun/2025 | 23:00 | | PLANNED | Approved | 03-Jun-25 | 18:00 | 04-Jun-25 | 23:00 | |
| 418 | RQ222321 | OCC_231 | cpcc1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 1 AT BHADLA(PG) | | D | Attending COE/protection Audit points & CSD fine tuning | 03/Jun/2025 | 09:00 | 03/Jun/2025 | 18:00 | | PLANNED | Approved | 03-Jun-25 | 17:00 | 03-Jun-25 | 23:00 | To be availed from 17:30hrs. |
| 419 | RQ222353 | OCC_231 | cpcc1_sd | TRANSFORMER | 765/400 KV 800 MVA ICT 2 AT KOTESHWAR(PG) | | D | AMP work | 02/Jun/2025 | 09:00 | 02/Jun/2025 | 18:00 | | PLANNED | Approved | 02-Jun-25 | 09:00 | 02-Jun-25 | 18:00 | |
| 420 | RQ222314 | OCC_231 | cpcc1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL) | | D | For scheme checking work | 02/Jun/2025 | 09:00 | 02/Jun/2025 | 17:00 | | PLANNED | Approved | 02-Jun-25 | 09:00 | 02-Jun-25 | 17:00 | |
| 421 | RQ222301 | OCC_231 | cpcc1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG) | | D | AMP Work, CSD Fine Tuning | 01/Jun/2025 | 18:00 | 02/Jun/2025 | 23:00 | | PLANNED | Approved | 01-Jun-25 | 18:00 | 02-Jun-25 | 23:00 | |
| 422 | RQ222363 | OCC_231 | cpcc1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG) | | D | For Spare ICT switching, AMP & CoE compliances | 01/Jun/2025 | 18:00 | 02/Jun/2025 | 23:00 | | PLANNED | Approved | 01-Jun-25 | 18:00 | 02-Jun-25 | 23:00 | |
| 423 | RQ222313 | OCC_231 | cpcc1_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL) | | D | For scheme checking work | 01/Jun/2025 | 09:00 | 01/Jun/2025 | 17:00 | | PLANNED | Approved | 01-Jun-25 | 09:00 | 01-Jun-25 | 17:00 | |
| 424 | RQ221892 | OCC_231 | stuup_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 1 AT RAMPUR_PRSTL (UP) | UPPTCL | D | AMP work | 08/Jun/2025 | 10:00 | 08/Jun/2025 | 17:00 | | PLANNED | Approved | 08-Jun-25 | 10:00 | 08-Jun-25 | 17:00 | |
| 425 | RQ222793 | OCC_231 | slcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1 | POWER GRID | D | Half Yearly Maintenance work at 400KV GSS, Bhadla | 30/Jun/2025 | 16:00 | 30/Jun/2025 | 23:00 | | PLANNED | Approved | 30-Jun-25 | 17:00 | 30-Jun-25 | 23:00 | May be given from 17:00 Hrs |
| 426 | RQ221729 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ALLAHABAD-FATEHPUR (PG) CKT-3 | POWER GRID | D | For Line Bay AMP Works at Prayagraj SS. | 26/Jun/2025 | 08:00 | 26/Jun/2025 | 18:00 | | PLANNED | Approved | 26-Jun-25 | 08:00 | 26-Jun-25 | 18:00 | |
| 427 | RQ221779 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1 | POWER GRID | D | Rectification of damaged earth-wire peak. | 25/Jun/2025 | 09:00 | 27/Jun/2025 | 17:00 | | PLANNED | Approved | 25-Jun-25 | 09:00 | 27-Jun-25 | 17:00 | May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC & UP consent |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|------------------------------|---|------------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|---|
| 428 | RQ221742 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-2 | POWER GRID | D | To attend the SD Nature defects in the Line | 25/Jun/2025 | 08:00 | 26/Jun/2025 | 18:00 | | PLANNED | Approved | 25-Jun-25 | 08:00 | 26-Jun-25 | 18:00 | |
| 429 | RQ222684 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1 | POWER GRID | D | Stringing work of 765KV D/C Beawar Dausa Transmission Line | 25/Jun/2025 | 08:00 | 27/Jun/2025 | 18:00 | | PLANNED | Approved | 25-Jun-25 | 08:00 | 27-Jun-25 | 18:00 | |
| 430 | RQ221744 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV FATEHPUR-MAINPURI (PG) CKT-1 | POWER GRID | D | Diamond configuration to be made | 25/Jun/2025 | 08:00 | 25/Jun/2025 | 18:00 | | PLANNED | Approved | 25-Jun-25 | 08:00 | 25-Jun-25 | 18:00 | |
| 431 | RQ221745 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV FATEHPUR-MAINPURI (PG) CKT-2 | POWER GRID | D | Diamond configuration to be made | 25/Jun/2025 | 08:00 | 25/Jun/2025 | 18:00 | | PLANNED | Approved | 25-Jun-25 | 08:00 | 25-Jun-25 | 18:00 | |
| 432 | RQ221861 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-1 | POWER GRID | D | LBB and 400kV Busbar-2 testing under Busbar relay retro-fitment work, functional testing & Stability Test with associated above Bay at 400kV Lucknow Substation | 23/Jun/2025 | 08:00 | 23/Jun/2025 | 18:00 | | PLANNED | Approved | 23-Jun-25 | 08:00 | 23-Jun-25 | 18:00 | |
| 433 | RQ221741 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-1 | POWER GRID | D | To attend the SD Nature defects in the Line | 23/Jun/2025 | 08:00 | 24/Jun/2025 | 18:00 | | PLANNED | Approved | 23-Jun-25 | 08:00 | 24-Jun-25 | 18:00 | |
| 434 | RQ221733 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-1 | POWER GRID | D | Tie bay LBB Retrofitment Work at Allahabad SS | 21/Jun/2025 | 08:00 | 21/Jun/2025 | 18:00 | | PLANNED | Approved | 21-Jun-25 | 08:00 | 21-Jun-25 | 18:00 | May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC consent |
| 435 | RQ221859 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV LUCKNOW_1-SOHAWAL (PG) CKT-2 | POWER GRID | D | LBB and 400kV Busbar-2 testing under Busbar relay retro-fitment work, functional testing & Stability Test with associated above Bay at 400kV Lucknow Substation | 21/Jun/2025 | 08:00 | 21/Jun/2025 | 18:00 | | PLANNED | Approved | 21-Jun-25 | 08:00 | 21-Jun-25 | 18:00 | |
| 436 | RQ221827 | OCC_231 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-2 | POWER GRID | C | * SHUTDOWN OF 400KV PANKI-FATEHPUR (PG) LINE-II FOR BAY MAINTENANCE. | 20/Jun/2025 | 10:00 | 20/Jun/2025 | 17:00 | | PLANNED | Approved | 20-Jun-25 | 10:00 | 20-Jun-25 | 17:00 | |
| 437 | RQ221752 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV GORAKHPUR(PG)-BASTI(UP) (PG) CKT-1 | POWER GRID | C | Bus Bar relay retrofitting work | 20/Jun/2025 | 09:00 | 21/Jun/2025 | 18:00 | | PLANNED | Approved | 20-Jun-25 | 09:00 | 21-Jun-25 | 18:00 | |
| 438 | RQ221769 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANPUR_GIS-KANPUR (PG) CKT-2 | POWER GRID | D | "AMP of Line equipment at GIS Kanpur SS. DTPC installation and testing under process Bus scheme at KANPUR SS" | 20/Jun/2025 | 09:00 | 20/Jun/2025 | 18:00 | | PLANNED | Approved | 20-Jun-25 | 09:00 | 20-Jun-25 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|------------------------------|---|------------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 439 | RQ221858 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV LUCKNOW_1-SOHAWAL (PG) CKT-1 | POWER GRID | D | LBB and 400kV Busbar-2 testing under Busbar relay retro-fitment work, functional testing & Stability Test with associated above Bay at 400kV Lucknow Substation | 20/Jun/2025 | 08:00 | 20/Jun/2025 | 18:00 | | PLANNED | Approved | 20-Jun-25 | 08:00 | 20-Jun-25 | 18:00 | |
| 440 | RQ221726 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANPUR-BALLABHGARH (PG) CKT-1 | POWER GRID | D | "Line S/D nature defect rectification works & DTPC installation and testing under process Bus scheme.& AMP of line bay equipment with AMP of non-switchable line reactor at Kanpur" | 20/Jun/2025 | 08:00 | 20/Jun/2025 | 18:00 | | PLANNED | Approved | 20-Jun-25 | 08:00 | 20-Jun-25 | 18:00 | |
| 441 | RQ222810 | OCC_231 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1 | POWER GRID | D | QUARTERLY MAINT.WORK | 20/Jun/2025 | 08:00 | 20/Jun/2025 | 18:00 | | PLANNED | Approved | 20-Jun-25 | 08:00 | 20-Jun-25 | 18:00 | |
| 442 | RQ221828 | OCC_231 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-1 | POWER GRID | C | * SHUTDOWN OF 400KV PANKI-FATEHPUR (PG) LINE-I FOR BAY MAINTENANCE | 19/Jun/2025 | 10:00 | 19/Jun/2025 | 17:00 | | PLANNED | Approved | 19-Jun-25 | 10:00 | 19-Jun-25 | 17:00 | |
| 443 | RQ222803 | OCC_231 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1 | POWER GRID | D | QUARTERLY MAINT.WORK | 19/Jun/2025 | 08:00 | 19/Jun/2025 | 18:00 | | PLANNED | Approved | 19-Jun-25 | 08:00 | 19-Jun-25 | 18:00 | |
| 444 | RQ221750 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV GORAKHPUR(PG)-GORAKHPUR(UP) (PG) CKT-1 | POWER GRID | C | Bus Bar relay retrofitting work | 18/Jun/2025 | 09:00 | 19/Jun/2025 | 18:00 | | PLANNED | Approved | 18-Jun-25 | 09:00 | 19-Jun-25 | 18:00 | |
| 445 | RQ222788 | OCC_231 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-2 | POWER GRID | D | Maintenance line bay Equipments i.e. CVT, WT & line Isolator. | 18/Jun/2025 | 08:00 | 18/Jun/2025 | 18:00 | | PLANNED | Approved | 18-Jun-25 | 08:00 | 18-Jun-25 | 18:00 | |
| 446 | RQ221767 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANPUR-BALLABHGARH (PG) CKT-3 | POWER GRID | D | "DTPC installation and testing under process Bus scheme & AMP of line bay equipment with AMP of non-switchable line reactor at Kanpur" | 18/Jun/2025 | 08:00 | 18/Jun/2025 | 18:00 | | PLANNED | Approved | 18-Jun-25 | 08:00 | 18-Jun-25 | 18:00 | |
| 447 | RQ222774 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-SIKAR (PG) CKT-2 | POWER GRID | D | For rectification S/d nature defects | 18/Jun/2025 | 08:00 | 19/Jun/2025 | 18:00 | | PLANNED | Approved | 18-Jun-25 | 08:00 | 19-Jun-25 | 18:00 | |
| 448 | RQ221768 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANPUR_GIS-KANPUR (PG) CKT-1 | POWER GRID | D | "AMP of Line equipment at GIS Kanpur SS. DTPC installation and testing under process Bus scheme at KANPUR SS" | 17/Jun/2025 | 09:00 | 17/Jun/2025 | 18:00 | | PLANNED | Approved | 17-Jun-25 | 09:00 | 17-Jun-25 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|------------------------------|---|------------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|---|
| 449 | RQ221766 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANPUR-BALLABHGARH (PG) CKT-2 | POWER GRID | D | "DTPC installation and testing under process Bus scheme & AMP of line bay equipment with AMP of non-switchable line reactor at Kanpur" | 17/Jun/2025 | 08:00 | 17/Jun/2025 | 18:00 | | PLANNED | Approved | 17-Jun-25 | 08:00 | 17-Jun-25 | 18:00 | |
| 450 | RQ221740 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAREILLY_2-JAULIVI (PG) CKT-2 | POWER GRID | D | To attend the SD Nature defects in the Line | 17/Jun/2025 | 08:00 | 17/Jun/2025 | 18:00 | | PLANNED | Approved | 17-Jun-25 | 08:00 | 17-Jun-25 | 18:00 | |
| 451 | RQ221751 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV GORAKHPUR(PG)-GORAKHPUR(UP) (PG) CKT-2 | POWER GRID | C | Bus Bar relay retrofitting work | 16/Jun/2025 | 09:00 | 17/Jun/2025 | 18:00 | | PLANNED | Approved | 16-Jun-25 | 09:00 | 17-Jun-25 | 18:00 | |
| 452 | RQ222789 | OCC_231 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1 | POWER GRID | D | Maintenance line bay Equipments i.e. CVT, WT & line Isolator. | 16/Jun/2025 | 08:00 | 16/Jun/2025 | 18:00 | | PLANNED | Approved | 16-Jun-25 | 08:00 | 16-Jun-25 | 18:00 | |
| 453 | RQ221739 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAREILLY_2-JAULIVI (PG) CKT-1 | POWER GRID | D | To attend the SD Nature defects in the Line | 16/Jun/2025 | 08:00 | 16/Jun/2025 | 18:00 | | PLANNED | Approved | 16-Jun-25 | 08:00 | 16-Jun-25 | 18:00 | |
| 454 | RQ222736 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-SIKAR (PG) CKT-1 | POWER GRID | D | For rectification of S/d nature defects | 15/Jun/2025 | 08:00 | 16/Jun/2025 | 18:00 | | PLANNED | Approved | 15-Jun-25 | 08:00 | 16-Jun-25 | 18:00 | |
| 455 | RQ221785 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SARNATH(UP)-VARANASI(PG) (PG) CKT-2 | POWER GRID | D | Shutdown nature rectification work. | 15/Jun/2025 | 07:00 | 15/Jun/2025 | 18:00 | | PLANNED | Approved | 15-Jun-25 | 07:00 | 15-Jun-25 | 18:00 | |
| 456 | RQ221784 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SARNATH(UP)-VARANASI(PG) (PG) CKT-1 | POWER GRID | D | Shutdown nature rectification work. | 14/Jun/2025 | 07:00 | 14/Jun/2025 | 18:00 | | PLANNED | Approved | 14-Jun-25 | 07:00 | 14-Jun-25 | 18:00 | |
| 457 | RQ221714 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1 | POWER GRID | D | AMP work of line equipment & Line Reactor. | 11/Jun/2025 | 09:00 | 11/Jun/2025 | 17:00 | | PLANNED | Approved | 11-Jun-25 | 09:00 | 11-Jun-25 | 17:00 | May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC consent |
| 458 | RQ221765 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANPUR-AGRA (PG) CKT-1 | POWER GRID | D | DTPC installation and testing under process Bus scheme | 11/Jun/2025 | 09:00 | 11/Jun/2025 | 14:00 | | PLANNED | Approved | 11-Jun-25 | 09:00 | 11-Jun-25 | 14:00 | |
| 459 | RQ222720 | OCC_231 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1 | POWER GRID | D | Quarterly Preventive Maintenance and testing work. | 11/Jun/2025 | 08:00 | 11/Jun/2025 | 18:00 | | PLANNED | Approved | 11-Jun-25 | 16:00 | 11-Jun-25 | 23:00 | May be given from 16:00Hrs/one ckt shutdown at a time from both ends |
| 460 | RQ221772 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-3 | POWER GRID | D | For replacement of damage polymer at Loc 192, 199, 203 | 09/Jun/2025 | 08:00 | 09/Jun/2025 | 18:00 | | PLANNED | Approved | 09-Jun-25 | 08:00 | 09-Jun-25 | 18:00 | May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC consent |
| 461 | RQ221813 | OCC_231 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ORAI(PG)-ORAI(UP) (PG) CKT-1 | POWER GRID | C | * for protection relay testing | 09/Jun/2025 | 07:00 | 09/Jun/2025 | 15:00 | | PLANNED | Approved | 09-Jun-25 | 07:00 | 09-Jun-25 | 15:00 | |
| 462 | RQ221830 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-SIKAR (PG) CKT-2 | POWER GRID | D | For AMP of 400 KV Agra-Sikar-2-line bay at Agra on 06.06.2025 | 06/Jun/2025 | 09:00 | 06/Jun/2025 | 18:00 | | PLANNED | Approved | 06-Jun-25 | 09:00 | 06-Jun-25 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|------------------------------|---|------------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|---|
| 463 | RQ221887 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BALIA-SOHAWAL (PG) CKT-2 | POWER GRID | D | Auto reclosure disable for PID testing | 06/Jun/2025 | 08:00 | 06/Jun/2025 | 18:00 | | PLANNED | Approved | 06-Jun-25 | 08:00 | 06-Jun-25 | 18:00 | |
| 464 | RQ221814 | OCC_231 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ORAI(PG)-ORAI(UP) (PG) CKT-2 | POWER GRID | C | * for protection relay testing | 06/Jun/2025 | 07:00 | 06/Jun/2025 | 15:00 | | PLANNED | Approved | 06-Jun-25 | 07:00 | 06-Jun-25 | 15:00 | |
| 465 | RQ221886 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BALIA-SOHAWAL (PG) CKT-1 | POWER GRID | D | Auto reclosure disable for PID testing | 05/Jun/2025 | 08:00 | 05/Jun/2025 | 18:00 | | PLANNED | Approved | 05-Jun-25 | 08:00 | 05-Jun-25 | 18:00 | |
| 466 | RQ221747 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-2 | POWER GRID | D | "Porcelain insulator replaced with polymer insulator on the basis of PID results & DTPC installation and testing under process Bus scheme" | 05/Jun/2025 | 08:00 | 05/Jun/2025 | 18:00 | | PLANNED | Approved | 05-Jun-25 | 08:00 | 05-Jun-25 | 18:00 | |
| 467 | RQ221773 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SINGRAULI(NT)-RIHAND(NT) (PG) CKT-1 | POWER GRID | D | For line and Main Bay Equipment AMP Work | 04/Jun/2025 | 09:00 | 04/Jun/2025 | 18:00 | | PLANNED | Approved | 04-Jun-25 | 09:00 | 04-Jun-25 | 18:00 | May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC consent |
| 468 | RQ221730 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ALLAHABAD(PG)-MEJA TPS(MUN) (PG) CKT-2 | POWER GRID | D | Line Bay AMP Works at Prayagraj SS | 04/Jun/2025 | 08:00 | 04/Jun/2025 | 18:00 | | PLANNED | Approved | 04-Jun-25 | 08:00 | 04-Jun-25 | 18:00 | |
| 469 | RQ221746 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-1 | POWER GRID | D | "Porcelain insulator replaced with polymer insulator on the basis of PID results. & Testing of DTPC scheme (under Process Bus) at Kanpur & Panki(UP) & AMP of Tie Bay-402 at Kanpur " | 04/Jun/2025 | 08:00 | 04/Jun/2025 | 18:00 | | PLANNED | Approved | 04-Jun-25 | 08:00 | 04-Jun-25 | 18:00 | |
| 470 | RQ221763 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-1 | POWER GRID | D | DTPC installation and testing under process Bus scheme | 03/Jun/2025 | 09:00 | 03/Jun/2025 | 14:00 | | PLANNED | Approved | 03-Jun-25 | 09:00 | 03-Jun-25 | 14:00 | |
| 471 | RQ221727 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ALLAHABAD-FATEHPUR (PG) CKT-1 | POWER GRID | D | Tie bay LBB Retrofitment Work at Allahabad SS | 03/Jun/2025 | 08:00 | 03/Jun/2025 | 18:00 | | PLANNED | Approved | 03-Jun-25 | 08:00 | 03-Jun-25 | 18:00 | |
| 472 | RQ221743 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV FATEHPUR-KANPUR (PG) CKT-1 | POWER GRID | D | Porcelain insulator to be replaced with Polymer on the basis of PID Result | 03/Jun/2025 | 08:00 | 03/Jun/2025 | 18:00 | | PLANNED | Approved | 03-Jun-25 | 08:00 | 03-Jun-25 | 18:00 | |
| 473 | RQ221732 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-2 | POWER GRID | D | Tie bay LBB Retrofitment Work at Allahabad SS | 03/Jun/2025 | 08:00 | 03/Jun/2025 | 18:00 | | PLANNED | Approved | 03-Jun-25 | 08:00 | 03-Jun-25 | 18:00 | May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC consent |
| 474 | RQ221764 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-2 | POWER GRID | D | DTPC installation and testing under process Bus scheme | 02/Jun/2025 | 09:00 | 02/Jun/2025 | 14:00 | | PLANNED | Approved | 02-Jun-25 | 09:00 | 02-Jun-25 | 14:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|------------------------------|--|------------|---|--|-------------|-------|-------------|-------|---|---------|----------|-----------|-------|-----------|-------|--|
| 475 | RQ221671 | OCC_231 | ntpcos_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-1 | POWER GRID | D | Auto reclose ckt checking | 02/Jun/2025 | 08:00 | 03/Jun/2025 | 18:00 | Both main and tie breaker shut-down is needed | PLANNED | Approved | 02-Jun-25 | 08:00 | 03-Jun-25 | 18:00 | May be given subject to real time grid conditions/One circuit shutdown from both end at a time/BBMB consent |
| 476 | RQ221731 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-1 | POWER GRID | D | Tie bay LBB Retrofitment Work at Allahabad SS | 02/Jun/2025 | 08:00 | 02/Jun/2025 | 18:00 | | PLANNED | Approved | 02-Jun-25 | 08:00 | 02-Jun-25 | 18:00 | May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC consent |
| 477 | RQ221728 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ALLAHABAD-FATEHPUR (PG) CKT-2 | POWER GRID | D | Tie bay LBB Retrofitment Work at Allahabad SS | 02/Jun/2025 | 08:00 | 02/Jun/2025 | 18:00 | | PLANNED | Approved | 02-Jun-25 | 08:00 | 02-Jun-25 | 18:00 | |
| 478 | RQ221718 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-BALLABHGARH (PG) CKT-1 | POWER GRID | D | Rectification of Shutdown nature defects | 02/Jun/2025 | 08:00 | 04/Jun/2025 | 18:00 | | PLANNED | Approved | 02-Jun-25 | 08:00 | 04-Jun-25 | 18:00 | |
| 479 | RQ222865 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MEERUT(PG)-MUZAFFARNAGAR(UP) (PG) CKT-1 | POWER GRID | D | for rectification of SD nature defects | 01/Jun/2025 | 08:00 | 02/Jun/2025 | 18:00 | may be availed in last week of may month. | PLANNED | Approved | 01-Jun-25 | 08:00 | 02-Jun-25 | 18:00 | |
| 480 | RQ221843 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ALLAHABAD-KANPUR (PG) CKT-1 | POWER GRID | C | For LR Construction related preparation as per SS103 package | 01/Jun/2025 | 08:00 | 15/Jun/2025 | 18:00 | | PLANNED | Rejected | | | | | May be rejected and planned after 15th September,2025 due to high demand period of Northern region. |
| 481 | RQ221734 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-2 | POWER GRID | D | Tie bay LBB Retrofitment Work at Allahabad SS | 01/Jun/2025 | 08:00 | 01/Jun/2025 | 18:00 | | PLANNED | Approved | 01-Jun-25 | 08:00 | 01-Jun-25 | 18:00 | May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC consent |
| 482 | RQ222259 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NEWWANPOH-WAGOORA (PG) CKT-1 | | D | Rectification of S/D nature defects of the line | 30/Jun/2025 | 10:00 | 30/Jun/2025 | 17:00 | Kindly approve. | PLANNED | Approved | 30-Jun-25 | 10:00 | 30-Jun-25 | 17:00 | |
| 483 | RQ222260 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV URI_2(NH)-URI_1(NH) (PG) CKT-1 | | D | Repair of conductor in span 21-22 | 29/Jun/2025 | 10:00 | 29/Jun/2025 | 17:00 | Kindly approve. | PLANNED | Approved | 29-Jun-25 | 10:00 | 29-Jun-25 | 17:00 | May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NHPC consent/No generation evacuation constraints |
| 484 | RQ222274 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MOGA-JALANDHAR (PG) CKT-1 | | D | AR Non auto mode required during Shutdown of Jalandhar-Moga-2 | 28/Jun/2025 | 10:00 | 28/Jun/2025 | 17:00 | Kindly approve. | PLANNED | Approved | 28-Jun-25 | 10:00 | 28-Jun-25 | 17:00 | |
| 485 | RQ222273 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MOGA-JALANDHAR (PG) CKT-2 | | D | Rectification of SD nature defects in Line & AMP of Line bay equipments | 28/Jun/2025 | 10:00 | 28/Jun/2025 | 17:00 | Kindly approve. | PLANNED | Approved | 28-Jun-25 | 10:00 | 28-Jun-25 | 17:00 | |
| 486 | RQ222760 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KURUKSHETRA(PG)-DHANANSU(PS) (PG) CKT-1 | | D | S/D required for removal of aviation globules for installation of new OPGW | 28/Jun/2025 | 07:00 | 29/Jun/2025 | 18:00 | Under construction head. Kindly approve. | PLANNED | Approved | 28-Jun-25 | 07:00 | 29-Jun-25 | 18:00 | |
| 487 | RQ222761 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KURUKSHETRA(PG)-NAKODAR(PSG) (PG) CKT-1 | | D | S/D required for removal of aviation globules for installation of new OPGW | 28/Jun/2025 | 07:00 | 29/Jun/2025 | 18:00 | Under construction head. Kindly approve. | PLANNED | Approved | 28-Jun-25 | 07:00 | 29-Jun-25 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|------------------------------|--|--|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|----------------------------|
| 488 | RQ222224 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BIKANER_2 (PBTSL)- SJVN_GEL_SL_BK N2 (SJVNGEL_BKN2) CKT-1 | | D | For Bay Extension works | 27/Jun/2025 | 17:00 | 28/Jun/2025 | 23:00 | | PLANNED | Approved | 27-Jun-25 | 17:00 | 28-Jun-25 | 23:00 | May be given from 17:00Hrs |
| 489 | RQ222217 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ROORKEE(PG)- KASHIPUR(UK) (PG) CKT-1 | | D | AMP work | 27/Jun/2025 | 09:00 | 27/Jun/2025 | 18:00 | | PLANNED | Approved | 27-Jun-25 | 09:00 | 27-Jun-25 | 18:00 | |
| 490 | RQ222066 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV FATEHGARH_II(P G)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2 | | D | For Line bay AMP & Shutdown nature defect rectification works | 25/Jun/2025 | 09:00 | 26/Jun/2025 | 18:00 | PGCIL maintained only 40 KM length and balance 5 KM length maintained by M/s ADANI | PLANNED | Approved | 25-Jun-25 | 17:00 | 26-Jun-25 | 23:00 | May be given from 17:00Hrs |
| 491 | RQ222123 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KOTA(PG)- MERTA(RS) (PG) CKT-1 | | D | Stringing work of 765KV D/C Beawar Dausa Transmission Line | 25/Jun/2025 | 09:00 | 27/Jun/2025 | 17:00 | Stringing work of 765KV D/C Beawar Dausa Transmission Line | PLANNED | Approved | 25-Jun-25 | 09:00 | 27-Jun-25 | 17:00 | |
| 492 | RQ222012 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHADLA(PG)- BHADLA_2 (PG) (FBTL) CKT-2 | | D | Attending COE Protection Observations | 22/Jun/2025 | 18:00 | 22/Jun/2025 | 23:00 | | PLANNED | Approved | 22-Jun-25 | 18:00 | 22-Jun-25 | 23:00 | May be given |
| 493 | RQ222124 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AJMER-BHILWARA (RS) CKT-1 | | D | Stringing work of 765KV D/C Beawar Dausa Transmission Line | 22/Jun/2025 | 09:00 | 24/Jun/2025 | 17:00 | Stringing work of 765KV D/C Beawar Dausa Transmission Line | PLANNED | Approved | 22-Jun-25 | 09:00 | 24-Jun-25 | 17:00 | |
| 494 | RQ222125 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AJMER-BHILWARA (RS) CKT-2 | | D | Stringing work of 765KV D/C Beawar Dausa Transmission Line | 22/Jun/2025 | 09:00 | 24/Jun/2025 | 17:00 | Stringing work of 765KV D/C Beawar Dausa Transmission Line | PLANNED | Approved | 22-Jun-25 | 09:00 | 24-Jun-25 | 17:00 | |
| 495 | RQ222011 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHADLA(PG)- BHADLA_2 (PG) (FBTL) CKT-1 | | D | Attending COE Protection Observations | 21/Jun/2025 | 18:00 | 21/Jun/2025 | 23:00 | | PLANNED | Approved | 21-Jun-25 | 18:00 | 21-Jun-25 | 23:00 | May be given |
| 496 | RQ222770 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MOGA-FATEHABAD (PG) CKT-1 | | D | S/D REQUIRED FOR RECTIFICATION OF SD NATURE DEFECTS | 21/Jun/2025 | 09:00 | 21/Jun/2025 | 17:00 | Kindly approve. | PLANNED | Approved | 21-Jun-25 | 09:00 | 21-Jun-25 | 17:00 | |
| 497 | RQ222769 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV PANCHKULA-ABDULLAPUR (PG) CKT-2 | | D | S/D REQUIRED FOR RECTIFICATION OF SD NATURE DEFECTS | 18/Jun/2025 | 09:00 | 18/Jun/2025 | 17:00 | Kindly approve. | PLANNED | Approved | 18-Jun-25 | 09:00 | 18-Jun-25 | 17:00 | |
| 498 | RQ222261 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KISHENPUR-MOGA (PG) CKT-2 | | D | Tr. Line AMP work(Jumper Bolt/Nut Loose,Vibration damper Loose, Spacers Damaged) | 17/Jun/2025 | 10:00 | 17/Jun/2025 | 17:00 | Kindly approve. | PLANNED | Approved | 17-Jun-25 | 10:00 | 17-Jun-25 | 17:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|------------------------------|--|--|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 499 | RQ222250 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KURUKSHETRA-JIND (PG) CKT-2 | | D | For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work). | 16/Jun/2025 | 10:00 | 16/Jun/2025 | 17:00 | Kindly approve. | PLANNED | Approved | 16-Jun-25 | 10:00 | 16-Jun-25 | 17:00 | |
| 500 | RQ222206 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KOTPUTLI-BHIWADI (PG) CKT-1 | | D | For Relay Testing and CoE Audit Compliance at Kotputli Substation | 16/Jun/2025 | 09:00 | 16/Jun/2025 | 18:00 | For Relay Testing and CoE Audit Compliance at Kotputli Substation | PLANNED | Approved | 16-Jun-25 | 09:00 | 16-Jun-25 | 18:00 | |
| 501 | RQ222121 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1 | | D | Stringing work of 765KV D/C Beawar Dausa Transmission Line | 15/Jun/2025 | 09:00 | 17/Jun/2025 | 17:00 | Stringing work of 765KV D/C Beawar Dausa Transmission Line | PLANNED | Approved | 15-Jun-25 | 09:00 | 17-Jun-25 | 17:00 | |
| 502 | RQ222122 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2 | | D | Stringing work of 765KV D/C Beawar Dausa Transmission Line | 15/Jun/2025 | 09:00 | 17/Jun/2025 | 17:00 | Stringing work of 765KV D/C Beawar Dausa Transmission Line | PLANNED | Approved | 15-Jun-25 | 09:00 | 17-Jun-25 | 17:00 | |
| 503 | RQ222111 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-JAIPUR SOUTH (PG) CKT-2 | | D | For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line. | 15/Jun/2025 | 09:00 | 18/Jun/2025 | 18:00 | For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line. | PLANNED | Approved | 15-Jun-25 | 09:00 | 18-Jun-25 | 18:00 | |
| 504 | RQ222110 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-JAIPUR SOUTH (PG) CKT-1 | | D | For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line. | 15/Jun/2025 | 09:00 | 18/Jun/2025 | 18:00 | For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line. | PLANNED | Approved | 15-Jun-25 | 09:00 | 18-Jun-25 | 18:00 | |
| 505 | RQ222768 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV PANCHKULA-ABDULLAPUR (PG) CKT-1 | | D | S/D REQUIRED FOR RECTIFICATION OF SD NATURE DEFECTS | 14/Jun/2025 | 09:00 | 14/Jun/2025 | 17:00 | Kindly approve. | PLANNED | Approved | 14-Jun-25 | 09:00 | 14-Jun-25 | 17:00 | |
| 506 | RQ222228 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MANDOLA(PG)-MAHARANIBAGH (PG) (DTL) CKT-1 | | C | Removal of LILO of Mandola-Bawana and Connection of Narela - Maharanibagh Circuits under Tr. System Part-G1, Ph-II | 12/Jun/2025 | 08:00 | 14/Jun/2025 | 19:00 | Stringing Work | PLANNED | Rejected | | | | | May be rejected /Utility may apply the shutdown in D-5 basis for approval after comissioning of 765KV Narela S/S |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|------------------------------|--|--|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 507 | RQ222226 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAWANA(DV)-MAHARANIBAGH (PG) (DTL) CKT-1 | | C | Removal of LILO of Mandola-Bawana and Connection of Narela - Maharanibagh Circuits under Tr. System Part-G1, Ph-II | 12/Jun/2025 | 08:00 | 14/Jun/2025 | 19:00 | Stringing Work | PLANNED | Rejected | | | | | May be rejected /Utility may apply the shutdown in D-5 basis for approval after comissioning of 765KV Narela S/S |
| 508 | RQ222227 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAWANA(DV)-MAHARANIBAGH (PG) (DTL) CKT-2 | | C | Removal of LILO of Mandola-Bawana and Connection of Narela - Maharanibagh Circuits under Tr. System Part-G1, Ph-II | 12/Jun/2025 | 08:00 | 14/Jun/2025 | 19:00 | Stringing Work | PLANNED | Rejected | | | | | May be rejected /Utility may apply the shutdown in D-5 basis for approval after comissioning of 765KV Narela S/S |
| 509 | RQ222229 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MANDOLA(PG)-MAHARANIBAGH (PG) (DTL) CKT-2 | | C | Removal of LILO of Mandola-Bawana and Connection of Narela - Maharanibagh Circuits under Tr. System Part-G1, Ph-II | 12/Jun/2025 | 08:00 | 14/Jun/2025 | 19:00 | Stringing Work | PLANNED | Rejected | | | | | May be rejected /Utility may apply the shutdown in D-5 basis for approval after comissioning of 765KV Narela S/S |
| 510 | RQ222277 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JALANDHAR(PG)-NAKODAR(PSG) (PG) CKT-1 | | D | REPLACEMENT OF FAULTY LA OF WAVE TRAP | 10/Jun/2025 | 10:00 | 10/Jun/2025 | 17:00 | Kindly approve. | PLANNED | Approved | 10-Jun-25 | 10:00 | 10-Jun-25 | 17:00 | |
| 511 | RQ222255 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV HAMIRPUR-PARBATI POOLING BANALA (PG) CKT-1 | | C | To facilitate the Tower Erection and Stringing work of "Route Diversion work at Loc no 39 of 400kV Banala - Amritsar - Hamirpur TL" | 10/Jun/2025 | 09:00 | 29/Jun/2025 | 18:00 | Under construction head. Kindly approve. | PLANNED | Rejected | | | | | May be rejected and planned during lean hydro period and may be reviewed after commissioning of Nallagarh ICT |
| 512 | RQ222072 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV FATEHGARH_II(P G)-FATEHGARH_III(P G) (PRTL) CKT-2 | | D | For Line bay AMP works | 10/Jun/2025 | 09:00 | 11/Jun/2025 | 18:00 | | PLANNED | Approved | 10-Jun-25 | 17:00 | 11-Jun-25 | 23:00 | May be given from 17:00Hrs |
| 513 | RQ222254 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1 | | C | To facilitate the Tower Erection and Stringing work of "Route Diversion work at Loc no 39 of 400kV Banala - Amritsar - Hamirpur TL" | 10/Jun/2025 | 09:00 | 29/Jun/2025 | 18:00 | Under construction head. Kindly approve. | PLANNED | Rejected | | | | | May be rejected and planned during lean hydro period and may be reviewed after commissioning of Nallagarh ICT |
| 514 | RQ222117 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JHATIKARA(PG)-MUNDKA(DV) (DTL) CKT-1 | | D | SD NATURE DEFECTS RECTIFICATION & HITACHI ISOLATOR REPLACEMENT | 09/Jun/2025 | 15:00 | 10/Jun/2025 | 17:00 | | PLANNED | Approved | 09-Jun-25 | 15:00 | 10-Jun-25 | 17:00 | May be given subject to real time grid conditions/One circuit shutdown from both end at a time/ from 15:00Hrs |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|------------------------------|---|--|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|---|
| 515 | RQ222071 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV FATEHGARH_III(P G)- FATEHGARH_III(P G) (PRTL) CKT-1 | | D | For Line bay AMP works | 09/Jun/2025 | 09:00 | 10/Jun/2025 | 17:00 | | PLANNED | Approved | 09-Jun-25 | 17:00 | 10-Jun-25 | 23:00 | May be given from 17:00Hrs |
| 516 | RQ222065 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV FATEHGARH_II(P G)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1 | | D | For Line bay AMP & Shutdown nature defect rectification works | 07/Jun/2025 | 09:00 | 09/Jun/2025 | 18:00 | PGCIL maintained only 40 KM length and balance 5 KM length maintained by M/s ADANI | PLANNED | Approved | 07-Jun-25 | 17:00 | 09-Jun-25 | 23:00 | May be given from 17:00Hrs |
| 517 | RQ222038 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MAINPURI-BALLABHGARH (PG) CKT-2 | | D | Bushing erection & Reactor bay equipment erection of New Reactor | 07/Jun/2025 | 08:00 | 09/Jun/2025 | 18:00 | | PLANNED | Approved | 07-Jun-25 | 08:00 | 09-Jun-25 | 18:00 | |
| 518 | RQ222276 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MOGA-JALANDHAR (PG) CKT-2 | | D | AR Non auto mode required during Shutdown of Jalandhar-Moga-1 | 06/Jun/2025 | 10:00 | 06/Jun/2025 | 17:00 | Kindly approve. | PLANNED | Approved | 06-Jun-25 | 10:00 | 06-Jun-25 | 17:00 | |
| 519 | RQ222275 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MOGA-JALANDHAR (PG) CKT-1 | | D | Rectification of SD nature defects in Line & AMP of Line bay equipments | 06/Jun/2025 | 10:00 | 06/Jun/2025 | 17:00 | Kindly approve. | PLANNED | Approved | 06-Jun-25 | 10:00 | 06-Jun-25 | 17:00 | |
| 520 | RQ221983 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAWANA(DV)-MAHARANIBAGH (PG) (DTL) CKT-1 | | D | For Hot line stringing of 400kV M/C Mahranibagh-Narela TL | 06/Jun/2025 | 08:00 | 15/Jun/2025 | 20:00 | 8A-9 Non Auto Mode for Hot line crossing | PLANNED | Approved | 06-Jun-25 | 08:00 | 15-Jun-25 | 20:00 | |
| 521 | RQ221984 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAWANA(DV)-MAHARANIBAGH (PG) (DTL) CKT-2 | | D | For Hot line stringing of 400kV M/C Mahranibagh-Narela TL | 06/Jun/2025 | 08:00 | 15/Jun/2025 | 20:00 | 8A-9 Non Auto Mode for Hot line crossing | PLANNED | Approved | 06-Jun-25 | 08:00 | 15-Jun-25 | 20:00 | |
| 522 | RQ222116 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAMNOLI(DV)-JHATIKARA(PG) (DTL) CKT-2 | | D | SD NATURE DEFECTS RECTIFICATION & HITACHI ISOLATOR REPLACEMENT | 05/Jun/2025 | 15:00 | 06/Jun/2025 | 17:00 | | PLANNED | Approved | 05-Jun-25 | 15:00 | 06-Jun-25 | 17:00 | May be given subject to real time grid conditions/One circuit shutdown from both end at a time/ from 15:00Hrs |
| 523 | RQ222249 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAGHPAT-KAITHAL (PG) CKT-2 | | D | For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work). | 05/Jun/2025 | 10:00 | 06/Jun/2025 | 17:00 | Kindly approve. | PLANNED | Approved | 05-Jun-25 | 10:00 | 06-Jun-25 | 17:00 | |
| 524 | RQ222253 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV LUDHIANA-PATIALA (PG) CKT-2 | | D | AR in Non Auto mode required. | 05/Jun/2025 | 10:00 | 05/Jun/2025 | 17:00 | Kindly approve. | PLANNED | Approved | 05-Jun-25 | 10:00 | 05-Jun-25 | 17:00 | |
| 525 | RQ222252 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV LUDHIANA-PATIALA (PG) CKT-1 | | D | For rectification of Shutdown nature defects | 05/Jun/2025 | 10:00 | 05/Jun/2025 | 17:00 | Kindly approve. | PLANNED | Approved | 05-Jun-25 | 10:00 | 05-Jun-25 | 17:00 | |
| 526 | RQ221982 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAWANA(DV)-MAHARANIBAGH (PG) (DTL) CKT-2 | | D | For stringing of 400kV M/C Mahranibagh-Narela TL | 05/Jun/2025 | 08:00 | 05/Jun/2025 | 20:00 | 8A to 9 | PLANNED | Approved | 08-Jun-25 | 08:00 | 08-Jun-25 | 20:00 | May be given on Sunday subject to Delhi consent / Load to be managed by Delhi |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|------------------------------|--|--|---|--|-------------|-------|-------------|-------|---|---------|----------|-----------|-------|-----------|-------|---|
| 527 | RQ221981 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAWANA(DV)-MAHARANIBAGH (PG) (DTL) CKT-1 | | D | For stringing of 400kV M/C Mahraniibagh-Narela TL | 05/Jun/2025 | 08:00 | 05/Jun/2025 | 20:00 | 8A to 9 | PLANNED | Approved | 08-Jun-25 | 08:00 | 08-Jun-25 | 20:00 | May be given on Sunday subject to Delhi consent / Load to be managed by Delhi |
| 528 | RQ222269 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV PATRAN(PATR)-KAITHAL(PG) (PATRAN) CKT-1 | | D | AR in Non Auto mode required.For OPGW work BY ULDC Group | 05/Jun/2025 | 00:00 | 07/Jun/2025 | 17:00 | Kindly approve. | PLANNED | Approved | 05-Jun-25 | 00:00 | 07-Jun-25 | 17:00 | |
| 529 | RQ222270 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV PATRAN(PATR)-KAITHAL(PG) (PATRAN) CKT-2 | | D | AR in Non Auto mode required.For OPGW work BY ULDC Group | 05/Jun/2025 | 00:00 | 07/Jun/2025 | 17:00 | Kindly approve. | PLANNED | Approved | 05-Jun-25 | 00:00 | 07-Jun-25 | 17:00 | |
| 530 | RQ222119 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-2 | | D | main bay AMP works | 04/Jun/2025 | 15:00 | 04/Jun/2025 | 22:00 | Tie bay is out service at RRVPNL ratangarh substation | PLANNED | Approved | 04-Jun-25 | 15:00 | 04-Jun-25 | 22:00 | |
| 531 | RQ222037 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MAINPURI-BALLABHGARH (PG) CKT-1 | | D | Bushing erection & Reactor bay equipment erection of New Reactor | 04/Jun/2025 | 08:00 | 06/Jun/2025 | 18:00 | | PLANNED | Approved | 04-Jun-25 | 08:00 | 06-Jun-25 | 18:00 | |
| 532 | RQ222118 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-SIKAR (PG) CKT-1 | | D | Line bay AMP works | 03/Jun/2025 | 15:00 | 03/Jun/2025 | 22:00 | | PLANNED | Approved | 03-Jun-25 | 15:00 | 03-Jun-25 | 22:00 | |
| 533 | RQ222248 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAGHPAT-KAITHAL (PG) CKT-1 | | D | For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work). | 03/Jun/2025 | 10:00 | 04/Jun/2025 | 17:00 | Kindly approve. | PLANNED | Approved | 03-Jun-25 | 10:00 | 04-Jun-25 | 17:00 | |
| 534 | RQ222279 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JALANDHAR(PG)-SAMBA(PG) (NRSS XXIX) CKT-2 | | D | AMP work | 03/Jun/2025 | 10:00 | 03/Jun/2025 | 17:00 | Kindly approve. | PLANNED | Approved | 03-Jun-25 | 10:00 | 03-Jun-25 | 17:00 | |
| 535 | RQ222131 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ROORKEE(PG)-RISHIKESH(UK) (PG) CKT-1 | | D | relay retrofitment work | 03/Jun/2025 | 09:00 | 03/Jun/2025 | 18:00 | Relay retrofitting work | PLANNED | Approved | 03-Jun-25 | 09:00 | 03-Jun-25 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|------------------------------|--|--|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 536 | RQ222753 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KISHENPUR-NEWWANPOH (PG) CKT-4 | | C | S/D required to provide safety clearance for installation of spacers and aviation globules in newly strung section of 400KV Dulhasti kishenpur -II which crossing Kishenpur Wanpoh 3 & 4 at 9/0 to 10/0. 400KV Dulhasti Kishenpur -II is a Double circuit Line but stringing is done on one circuit only. Award has been placed for stringing on Circuit 2. under evacuation of Power from Pakaldul HEP in Chenab Valley HEPs. | 03/Jun/2025 | 08:00 | 05/Jun/2025 | 18:00 | Under construction head. Kindly approve. | PLANNED | Approved | 03-Jun-25 | 08:00 | 05-Jun-25 | 18:00 | subject to real time grid condition/Max two lines shutdown at a time from Wanpoh end/ Jk consent required for load management during shutdown/ Utility may apply the shutdown in D-5 basis |
| 537 | RQ222752 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KISHENPUR-NEWWANPOH (PG) CKT-3 | | C | S/D required to provide safety clearance for installation of spacers and aviation globules in newly strung section of 400KV Dulhasti kishenpur -II which crossing Kishenpur Wanpoh 3 & 4 at 9/0 to 10/0. 400KV Dulhasti Kishenpur -II is a Double circuit Line but stringing is done on one circuit only. Award has been placed for stringing on Circuit 2. under evacuation of Power from Pakaldul HEP in Chenab Valley HEPs. | 03/Jun/2025 | 08:00 | 05/Jun/2025 | 18:00 | Under construction head. Kindly approve. | PLANNED | Approved | 03-Jun-25 | 08:00 | 05-Jun-25 | 18:00 | subject to real time grid condition/Max two lines shutdown at a time from Wanpoh end/ Jk consent required for load management during shutdown/ Utility may apply the shutdown in D-5 basis |
| 538 | RQ222237 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AJMER(RS)-DEEDWANA(MTS) (RS) CKT-1 | | D | For OPGW installation works - for creation of Repeater of S2-B2, Line-2 | 03/Jun/2025 | 08:00 | 03/Jun/2025 | 18:00 | Shutdown for Joint Box at Crossing location of S2-B2, Line-2 | PLANNED | Approved | 03-Jun-25 | 08:00 | 03-Jun-25 | 18:00 | |
| 539 | RQ222278 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JALANDHAR(PG)-SAMBA(PG) (NRSS XXIX) CKT-1 | | D | AMP work | 02/Jun/2025 | 10:00 | 02/Jun/2025 | 17:00 | Kindly approve. | PLANNED | Approved | 02-Jun-25 | 10:00 | 02-Jun-25 | 17:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|------------------------------|--|--|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 540 | RQ222130 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ROORKEE(PG)-MUZAFFARNAGAR(UP) (PTCUL) CKT-1 | | D | relay retrofitment work | 02/Jun/2025 | 09:00 | 02/Jun/2025 | 18:00 | Relay retrofitting work | PLANNED | Approved | 02-Jun-25 | 09:00 | 02-Jun-25 | 18:00 | |
| 541 | RQ222268 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV PATRAN(PATR)-KAITHAL(PG) (PATRAN) CKT-2 | | D | AR in Non Auto mode required. | 02/Jun/2025 | 00:00 | 02/Jun/2025 | 17:00 | Kindly approve. | PLANNED | Approved | 02-Jun-25 | 00:00 | 02-Jun-25 | 17:00 | |
| 542 | RQ222267 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV PATRAN(PATR)-KAITHAL(PG) (PATRAN) CKT-1 | | D | Replacement of coupling bands of OPGW work by ULDC Group | 02/Jun/2025 | 00:00 | 02/Jun/2025 | 17:00 | Kindly approve. | PLANNED | Approved | 02-Jun-25 | 00:00 | 02-Jun-25 | 17:00 | |
| 543 | RQ222108 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JAIPUR SOUTH-BASSI (PG) CKT-1 | | D | For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line. | 01/Jun/2025 | 09:00 | 03/Jun/2025 | 18:00 | For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line. | PLANNED | Approved | 01-Jun-25 | 09:00 | 03-Jun-25 | 18:00 | |
| 544 | RQ222109 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JAIPUR SOUTH-BASSI (PG) CKT-2 | | D | For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line. | 01/Jun/2025 | 09:00 | 03/Jun/2025 | 18:00 | For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line. | PLANNED | Approved | 01-Jun-25 | 09:00 | 03-Jun-25 | 18:00 | |
| 545 | RQ222757 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KISHENPUR-NEWWANPOH (PG) CKT-2 | | D | Non auto required for online installation of OPGW | 01/Jun/2025 | 08:00 | 30/Jun/2025 | 18:00 | Under construction head. Kindly approve. | PLANNED | Approved | 01-Jun-25 | 08:00 | 30-Jun-25 | 18:00 | |
| 546 | RQ222755 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KISHENPUR-NEWWANPOH (PG) CKT-2 | | D | S/D required for removal of aviation globules for installation of new OPGW | 01/Jun/2025 | 08:00 | 05/Jun/2025 | 18:00 | Under construction head. Kindly approve. | PLANNED | Approved | 01-Jun-25 | 08:00 | 05-Jun-25 | 18:00 | |
| 547 | RQ222771 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NEWWANPOH-WAGOORA (PG) CKT-1 | | D | Non auto required for online installation of OPGW | 01/Jun/2025 | 08:00 | 30/Jun/2025 | 18:00 | Under construction head. Kindly approve. | PLANNED | Approved | 01-Jun-25 | 08:00 | 30-Jun-25 | 18:00 | |
| 548 | RQ222236 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AJMER(RS)-DEEDWANA(MTS) (RS) CKT-1 | | D | For OPGW installation works - for creation of Repeater of S2-B2, Line-2 | 01/Jun/2025 | 08:00 | 30/Jun/2025 | 18:00 | Non-Auto required for OPGW installation works | PLANNED | Approved | 01-Jun-25 | 08:00 | 30-Jun-25 | 18:00 | |
| 549 | RQ222754 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KISHENPUR-NEWWANPOH (PG) CKT-1 | | D | S/D required for removal of aviation globules for installation of new OPGW | 01/Jun/2025 | 08:00 | 05/Jun/2025 | 18:00 | Under construction head. Kindly approve. | PLANNED | Approved | 01-Jun-25 | 08:00 | 05-Jun-25 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|------------------------------|---|-------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|---|
| 550 | RQ222235 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAWANA(DV)-MAHARANIBAGH (PG) (DTL) CKT-2 | | D | For OPGW replacement works from TN-48 to TN-47 | 01/Jun/2025 | 08:00 | 02/Jun/2025 | 18:00 | Non-Auto required for OPGW replacement works | PLANNED | Approved | 01-Jun-25 | 08:00 | 02-Jun-25 | 18:00 | |
| 551 | RQ222756 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KISHENPUR-NEWWANPOH (PG) CKT-1 | | D | Non auto required for online installation of OPGW | 01/Jun/2025 | 08:00 | 30/Jun/2025 | 18:00 | Under construction head. Kindly approve. | PLANNED | Approved | 01-Jun-25 | 08:00 | 30-Jun-25 | 18:00 | |
| 552 | RQ222234 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAWANA(DV)-MAHARANIBAGH (PG) (DTL) CKT-1 | | D | For OPGW replacement works from TN-48 to TN-47 | 01/Jun/2025 | 08:00 | 02/Jun/2025 | 18:00 | Non-Auto required for OPGW replacement works | PLANNED | Approved | 01-Jun-25 | 08:00 | 02-Jun-25 | 18:00 | |
| 553 | RQ222772 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NEWWANPOH-WAGOORA (PG) CKT-2 | | D | Non auto required for online installation of OPGW | 01/Jun/2025 | 08:00 | 30/Jun/2025 | 18:00 | Under construction head. Kindly approve. | PLANNED | Approved | 01-Jun-25 | 08:00 | 30-Jun-25 | 18:00 | |
| 554 | RQ222758 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KURUKSHETRA(P G)-DHANANSU(PS) (PG) CKT-1 | | D | Non auto required for online installation of OPGW | 01/Jun/2025 | 07:00 | 30/Jun/2025 | 18:00 | Under construction head. Kindly approve. | PLANNED | Approved | 01-Jun-25 | 07:00 | 30-Jun-25 | 18:00 | |
| 555 | RQ222759 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KURUKSHETRA(P G)-NAKODAR(PSG) (PG) CKT-1 | | D | Non auto required for online installation of OPGW | 01/Jun/2025 | 07:00 | 30/Jun/2025 | 18:00 | Under construction head. Kindly approve. | PLANNED | Approved | 01-Jun-25 | 07:00 | 30-Jun-25 | 18:00 | |
| 556 | RQ221987 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-JAIPUR SOUTH (PG) CKT-1 | | C | Tapping of LILO of 400KV D/C Jaipur south-Dausa and Dausa -Agra TL at dausa | 20/May/2025 | 08:00 | 28/May/2025 | 20:00 | | PLANNED | Rejected | | | | | Utility may check the dates / May be rejected and planned after 15th September,2025 due to high demand period of Northern region. |
| 557 | RQ222602 | OCC_231 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MUKTSAR-MAKHU (PS) CKT-2 | PSTCL | D | For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming | 29/Jun/2025 | 08:00 | 29/Jun/2025 | 18:00 | | PLANNED | Approved | 29-Jun-25 | 08:00 | 29-Jun-25 | 18:00 | |
| 558 | RQ222600 | OCC_231 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MUKTSAR-MAKHU (PS) CKT-2 | PSTCL | D | For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming | 26/Jun/2025 | 08:00 | 26/Jun/2025 | 18:00 | | PLANNED | Approved | 26-Jun-25 | 08:00 | 26-Jun-25 | 18:00 | |
| 559 | RQ222599 | OCC_231 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MUKTSAR-MAKHU (PS) CKT-1 | PSTCL | D | For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming | 21/Jun/2025 | 08:00 | 21/Jun/2025 | 18:00 | | PLANNED | Approved | 21-Jun-25 | 08:00 | 21-Jun-25 | 18:00 | |
| 560 | RQ222597 | OCC_231 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MUKTSAR-MAKHU (PS) CKT-1 | PSTCL | D | For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming | 19/Jun/2025 | 08:00 | 19/Jun/2025 | 18:00 | | PLANNED | Approved | 19-Jun-25 | 08:00 | 19-Jun-25 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|------------------------------|---|--------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 561 | RQ222595 | OCC_231 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-2 | PSTCL | D | For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming | 15/Jun/2025 | 08:00 | 15/Jun/2025 | 18:00 | | PLANNED | Approved | 15-Jun-25 | 08:00 | 15-Jun-25 | 18:00 | |
| 562 | RQ222594 | OCC_231 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NAKODAR(PSG)-MOGA(PG) (PS) CKT-1 | PSTCL | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning | 14/Jun/2025 | 08:00 | 14/Jun/2025 | 18:00 | | PLANNED | Approved | 14-Jun-25 | 08:00 | 14-Jun-25 | 18:00 | |
| 563 | RQ222592 | OCC_231 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1 | PSTCL | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning | 12/Jun/2025 | 08:00 | 12/Jun/2025 | 18:00 | | PLANNED | Approved | 12-Jun-25 | 08:00 | 12-Jun-25 | 18:00 | |
| 564 | RQ222591 | OCC_231 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2 | PSTCL | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning | 09/Jun/2025 | 08:00 | 09/Jun/2025 | 18:00 | | PLANNED | Approved | 09-Jun-25 | 08:00 | 09-Jun-25 | 18:00 | |
| 565 | RQ222590 | OCC_231 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-1 | PSTCL | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning | 07/Jun/2025 | 08:00 | 07/Jun/2025 | 18:00 | | PLANNED | Approved | 07-Jun-25 | 08:00 | 07-Jun-25 | 18:00 | |
| 566 | RQ222589 | OCC_231 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NAKODAR(PSG)-MAKHU(PG) (PS) CKT-2 | PSTCL | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning | 05/Jun/2025 | 08:00 | 05/Jun/2025 | 18:00 | | PLANNED | Approved | 05-Jun-25 | 08:00 | 05-Jun-25 | 18:00 | |
| 567 | RQ222587 | OCC_231 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAJPURA-DHURI (PS) CKT-2 | PSTCL | D | Protection testing of bay equipments. | 04/Jun/2025 | 08:00 | 04/Jun/2025 | 18:00 | | PLANNED | Approved | 04-Jun-25 | 08:00 | 04-Jun-25 | 18:00 | |
| 568 | RQ222586 | OCC_231 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NAKODAR(PSG)-MAKHU(PG) (PS) CKT-1 | PSTCL | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning | 03/Jun/2025 | 08:00 | 03/Jun/2025 | 18:00 | | PLANNED | Approved | 03-Jun-25 | 08:00 | 03-Jun-25 | 18:00 | |
| 569 | RQ222584 | OCC_231 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BEHMAN JASSA SINGH (PS)-MOGA(PG) (PSTCL) CKT-1 | PSTCL | D | General Maintenance/ Jumper Tightening | 02/Jun/2025 | 08:00 | 06/Jun/2025 | 18:00 | | PLANNED | Approved | 02-Jun-25 | 08:00 | 06-Jun-25 | 18:00 | |
| 570 | RQ222724 | OCC_231 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2 | RRVPNL | D | For installation of new/repared M1 Relay ABB REL 670 in place of the existing defective M1 relay | 26/Jun/2025 | 08:00 | 27/Jun/2025 | 18:00 | | PLANNED | Approved | 26-Jun-25 | 08:00 | 27-Jun-25 | 18:00 | May be given subject to real time grid conditions/One circuit shutdown from both end at a time |
| 571 | RQ222806 | OCC_231 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV PHAGI-HEERAPURA (RS) CKT-2 | RRVPNL | D | Maintenance line bay Equipments i.e. CVT, WT & line Isolator. | 23/Jun/2025 | 08:00 | 23/Jun/2025 | 18:00 | | PLANNED | Approved | 23-Jun-25 | 08:00 | 23-Jun-25 | 18:00 | |
| 572 | RQ222807 | OCC_231 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV PHAGI-HEERAPURA (RS) CKT-1 | RRVPNL | D | Maintenance line bay Equipments i.e. CVT, WT & line Isolator. | 20/Jun/2025 | 08:00 | 20/Jun/2025 | 18:00 | | PLANNED | Approved | 20-Jun-25 | 08:00 | 20-Jun-25 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|------------------------------|--|--------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 573 | RQ222800 | OCC_231 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1 | RRVPNL | D | Annual maintenance and testing of Line equipments (CVT, CT and Line isolators) | 19/Jun/2025 | 08:00 | 19/Jun/2025 | 18:00 | | PLANNED | Approved | 19-Jun-25 | 08:00 | 19-Jun-25 | 18:00 | May be given subject to real time grid conditions/One circuit shutdown from both end at a time |
| 574 | RQ222790 | OCC_231 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHADLA-RAMGARH (RS) CKT-2 | RRVPNL | D | Half Yearly Maintenance work at 400KV GSS, Bhadla | 14/Jun/2025 | 16:00 | 14/Jun/2025 | 23:00 | | PLANNED | Approved | 14-Jun-25 | 17:00 | 14-Jun-25 | 23:00 | May be given from 17:00 Hrs |
| 575 | RQ222710 | OCC_231 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANKANI-GSS PACHPADRA (RS) CKT-1 | RRVPNL | D | Preventive maintenance & Testing of bay and equipments | 13/Jun/2025 | 08:00 | 13/Jun/2025 | 18:00 | | PLANNED | Approved | 13-Jun-25 | 16:00 | 13-Jun-25 | 23:00 | May be given from 16:00Hrs/one ckt shutdown at a time from both ends |
| 576 | RQ222791 | OCC_231 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHADLA-RAMGARH (RS) CKT-1 | RRVPNL | D | Half Yearly Maintenance work at 400KV GSS, Bhadla | 12/Jun/2025 | 16:00 | 13/Jun/2025 | 23:00 | | PLANNED | Approved | 12-Jun-25 | 17:00 | 13-Jun-25 | 23:00 | May be given from 17:00 Hrs |
| 577 | RQ222805 | OCC_231 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MERTA-HEERAPURA (RS) CKT-1 | RRVPNL | D | QUARTERLY MAINT.WORK | 12/Jun/2025 | 08:00 | 12/Jun/2025 | 18:00 | | PLANNED | Approved | 12-Jun-25 | 08:00 | 12-Jun-25 | 18:00 | |
| 578 | RQ222786 | OCC_231 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AKAL-JAISALMER (RS) CKT-1 | RRVPNL | D | Half yearly Maintenance and testing of equipments at 400 KV GSS Jsl-2 (Bhensara) | 11/Jun/2025 | 17:00 | 11/Jun/2025 | 23:00 | | PLANNED | Approved | 11-Jun-25 | 17:00 | 11-Jun-25 | 23:00 | |
| 579 | RQ222715 | OCC_231 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MERTA-KANKANI (RS) CKT-1 | RRVPNL | D | Preventive maintenance & Testing of bay and equipments | 11/Jun/2025 | 08:00 | 11/Jun/2025 | 18:00 | | PLANNED | Approved | 11-Jun-25 | 16:00 | 11-Jun-25 | 23:00 | May be given from 16:00Hrs/one ckt shutdown at a time from both ends |
| 580 | RQ222861 | OCC_231 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BARMER(RS)-RAJWEST(RW) (RS) CKT-1 | RRVPNL | D | Planned maintenance | 11/Jun/2025 | 08:00 | 11/Jun/2025 | 18:00 | | PLANNED | Approved | 11-Jun-25 | 08:00 | 11-Jun-25 | 18:00 | |
| 581 | RQ222801 | OCC_231 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JAISALMER-BARMER (RS) CKT-2 | RRVPNL | D | Half yearly Maintenance and testing of equipments at 400 KV GSS Jsl-2 (Bhensara) | 10/Jun/2025 | 08:00 | 10/Jun/2025 | 18:00 | | PLANNED | Approved | 10-Jun-25 | 08:00 | 10-Jun-25 | 18:00 | |
| 582 | RQ222808 | OCC_231 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAJWEST(RW)-JODHPUR (RS) CKT-1 | RRVPNL | D | Planned maintenance | 10/Jun/2025 | 08:00 | 10/Jun/2025 | 18:00 | | PLANNED | Approved | 10-Jun-25 | 16:00 | 10-Jun-25 | 23:00 | May be given from 16:00Hrs/one ckt shutdown at a time from both ends |
| 583 | RQ222792 | OCC_231 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHADLA-MERTA (RS) CKT-1 | RRVPNL | D | Half Yearly Maintenance work at 400KV GSS, Bhadla | 09/Jun/2025 | 16:00 | 09/Jun/2025 | 23:00 | | PLANNED | Approved | 09-Jun-25 | 17:00 | 09-Jun-25 | 23:00 | May be given from 17:00 Hrs |
| 584 | RQ222802 | OCC_231 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JAISALMER-BARMER (RS) CKT-1 | RRVPNL | D | Half yearly Maintenance and testing of equipments at 400 KV GSS Jsl-2 (Bhensara) | 09/Jun/2025 | 08:00 | 09/Jun/2025 | 18:00 | | PLANNED | Approved | 09-Jun-25 | 08:00 | 09-Jun-25 | 18:00 | |
| 585 | RQ222809 | OCC_231 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAJWEST(RW)-GSS PACHPADRA (RS) CKT-1 | RRVPNL | D | Planned maintenance | 09/Jun/2025 | 08:00 | 09/Jun/2025 | 18:00 | | PLANNED | Approved | 09-Jun-25 | 08:00 | 09-Jun-25 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|------------------------------|---|--------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|---|
| 586 | RQ222726 | OCC_231 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JODHPUR-KANKANI (RS) CKT-2 | RRVPNL | D | maintenance & Testing of bay and equipments at both end alongwith line reactor at 400KV GSS Jodhpur | 09/Jun/2025 | 08:00 | 09/Jun/2025 | 18:00 | | PLANNED | Approved | 09-Jun-25 | 16:00 | 09-Jun-25 | 23:00 | May be given from 16:00Hrs/one ckt shutdown at a time from both ends |
| 587 | RQ222713 | OCC_231 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANKANI-JAISALMER (RS) CKT-2 | RRVPNL | D | Preventive maintenance & Testing of bay and equipment at both end | 07/Jun/2025 | 08:00 | 07/Jun/2025 | 18:00 | | PLANNED | Approved | 07-Jun-25 | 16:00 | 07-Jun-25 | 23:00 | May be given from 16:00Hrs/one ckt shutdown at a time from both ends |
| 588 | RQ222797 | OCC_231 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BIKANER(RS)-DEEDWANA(MTS) (RS) CKT-1 | RRVPNL | D | Routine Bay Maintenance Work | 06/Jun/2025 | 17:00 | 06/Jun/2025 | 23:00 | | PLANNED | Approved | 06-Jun-25 | 17:00 | 06-Jun-25 | 23:00 | May be given from 17:00Hrs |
| 589 | RQ222714 | OCC_231 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHADLA-JODHPUR (RS) CKT-1 | RRVPNL | D | Quarterly Preventive Maintenance and testing work | 06/Jun/2025 | 17:00 | 06/Jun/2025 | 23:00 | | PLANNED | Approved | 06-Jun-25 | 17:00 | 06-Jun-25 | 23:00 | May be given from 17:00 Hrs |
| 590 | RQ222719 | OCC_231 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV HEERAPURA-HINDAUN (RS) CKT-1 | RRVPNL | D | For replacing main bay isolators and TIE CB "S52T" (between 400 KV Bassi-I & 400 KV Hindaun Line) | 06/Jun/2025 | 09:00 | 06/Jun/2025 | 13:00 | | PLANNED | Approved | 06-Jun-25 | 09:00 | 06-Jun-25 | 13:00 | May be given subject to real time grid conditions/One circuit shutdown from both end at a time/May be allowed from 15:00Hrs |
| 591 | RQ222804 | OCC_231 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MERTA-RATANGARH (RS) CKT-1 | RRVPNL | D | QUARTERLY MAINT.WORK | 06/Jun/2025 | 08:00 | 06/Jun/2025 | 18:00 | | PLANNED | Approved | 06-Jun-25 | 08:00 | 06-Jun-25 | 18:00 | |
| 592 | RQ222725 | OCC_231 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JODHPUR-KANKANI (RS) CKT-1 | RRVPNL | D | Preventive maintenance & Testing of bay and equipments | 06/Jun/2025 | 08:00 | 06/Jun/2025 | 18:00 | | PLANNED | Approved | 06-Jun-25 | 16:00 | 06-Jun-25 | 23:00 | May be given from 16:00Hrs/one ckt shutdown at a time from both ends |
| 593 | RQ222796 | OCC_231 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BIKANER(RS)-SIKAR(PG) (RS) CKT-1 | RRVPNL | D | Routine Bay Maintenance Work | 05/Jun/2025 | 17:00 | 05/Jun/2025 | 23:00 | | PLANNED | Approved | 05-Jun-25 | 17:00 | 05-Jun-25 | 23:00 | May be given from 17:00Hrs |
| 594 | RQ222794 | OCC_231 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BIKANER-BHADLA (RS) CKT-2 | RRVPNL | D | Half Yearly Maintenance work at 400KV GSS, Bhadla | 04/Jun/2025 | 16:00 | 05/Jun/2025 | 23:00 | | PLANNED | Approved | 04-Jun-25 | 17:00 | 05-Jun-25 | 23:00 | May be given from 17:00 Hrs |
| 595 | RQ222798 | OCC_231 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV CHHABRA-CHHABRA SCTPS (RS) CKT-2 | RRVPNL | D | Annual maintenance for tightening of Bay equipments & Relay testing | 04/Jun/2025 | 08:00 | 05/Jun/2025 | 18:00 | | PLANNED | Approved | 04-Jun-25 | 08:00 | 05-Jun-25 | 18:00 | May be given on daily basis subject to real time grid conditions/One circuit shutdown from both end at a time |
| 596 | RQ222795 | OCC_231 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BIKANER-BHADLA (RS) CKT-1 | RRVPNL | D | Half Yearly Maintenance work at 400KV GSS, Bhadla | 02/Jun/2025 | 16:00 | 03/Jun/2025 | 23:00 | | PLANNED | Approved | 02-Jun-25 | 17:00 | 03-Jun-25 | 23:00 | May be given from 17:00 Hrs |
| 597 | RQ222716 | OCC_231 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AKAL-KANKANI (RS) CKT-1 | RRVPNL | D | Preventive maintenance & Testing of bay and equipments | 02/Jun/2025 | 08:00 | 02/Jun/2025 | 18:00 | | PLANNED | Approved | 02-Jun-25 | 16:00 | 02-Jun-25 | 23:00 | May be given from 16:00Hrs/one ckt shutdown at a time from both ends |
| 598 | RQ222799 | OCC_231 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV CHHABRA-CHHABRA SCTPS (RS) CKT-1 | RRVPNL | D | Annual maintenance for tightening of Bay equipments & Relay testing | 02/Jun/2025 | 08:00 | 03/Jun/2025 | 18:00 | | PLANNED | Approved | 02-Jun-25 | 08:00 | 03-Jun-25 | 18:00 | May be given on daily basis subject to real time grid conditions/One circuit shutdown from both end at a time |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|------------------------------|---|--------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|---|
| 599 | RQ221722 | OCC_231 | cpc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ALIGARH(PG)-PRITHALA (GPTL) (GPTL) CKT-2 | GPTL | D | Line bay AMP works | 25/Jun/2025 | 09:00 | 25/Jun/2025 | 17:00 | | PLANNED | Approved | 25-Jun-25 | 09:00 | 25-Jun-25 | 17:00 | |
| 600 | RQ221588 | OCC_231 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MURADNAGAR_2-MATHURA (UP) CKT-1 | UPPTCL | D | * for Suspension Tower Polymer cleaning/ replacement, Jumper Tightening >X and Other works | 24/Jun/2025 | 10:00 | 27/Jun/2025 | 20:00 | | PLANNED | Approved | 24-Jun-25 | 10:00 | 27-Jun-25 | 20:00 | |
| 601 | RQ221844 | OCC_231 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ALIGARH-MAINPURI (UP) CKT-2 | UPPTCL | D | Preventive Maintenance and Testing Works | 19/Jun/2025 | 10:00 | 19/Jun/2025 | 18:00 | | PLANNED | Approved | 19-Jun-25 | 10:00 | 19-Jun-25 | 18:00 | |
| 602 | RQ221797 | OCC_231 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA FATEHBAD-MATHURA (UP) CKT-1 | UPPTCL | D | * For Jumper Tightening Defective Polymer replacement Work | 18/Jun/2025 | 10:00 | 20/Jun/2025 | 18:00 | | PLANNED | Approved | 18-Jun-25 | 10:00 | 20-Jun-25 | 18:00 | |
| 603 | RQ221831 | OCC_231 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV REWA ROAD-PANKI (UP) CKT-1 | UPPTCL | C | * SHUTDOWN OF 400KV PANKI-REWA ROAD LINE FOR ERRECTION OF 63MVAR LINE >X REACTOR BUSHING TESTING AND REJUMPERING (LINE SHUTDOWN | 17/Jun/2025 | 10:00 | 30/Jun/2025 | 17:00 | | PLANNED | Approved | 17-Jun-25 | 10:00 | 30-Jun-25 | 17:00 | |
| 604 | RQ221867 | OCC_231 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA SOUTH(UP)-FIROZABAD(PJFTL) (UP) CKT-1 | UPPTCL | D | Routine maintenance and testing | 16/Jun/2025 | 10:00 | 18/Jun/2025 | 18:00 | | PLANNED | Approved | 16-Jun-25 | 10:00 | 18-Jun-25 | 18:00 | |
| 605 | RQ221853 | OCC_231 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SAMBHAL_PRSTL-RAMPUR_PRSTL (UP) CKT-2 | UPPTCL | C | CB INTERRUPTER REPLACEMENT WORK | 16/Jun/2025 | 10:00 | 25/Jun/2025 | 17:00 | | PLANNED | Approved | 16-Jun-25 | 10:00 | 25-Jun-25 | 17:00 | |
| 606 | RQ221598 | OCC_231 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MUZAFFARNAGAR-ATAUR (UP) CKT-1 | UPPTCL | D | * planned shut down is being applied for jumpher tightning,lopping chopping of trees,removing bird nest and other | 16/Jun/2025 | 09:00 | 17/Jun/2025 | 17:00 | | PLANNED | Approved | 16-Jun-25 | 09:00 | 17-Jun-25 | 17:00 | |
| 607 | RQ221850 | OCC_231 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ALIGARH-MAINPURI (UP) CKT-1 | UPPTCL | C | Preventive Maintenance and Testing Works | 14/Jun/2025 | 10:00 | 14/Jun/2025 | 18:00 | | PLANNED | Approved | 14-Jun-25 | 10:00 | 14-Jun-25 | 18:00 | |
| 608 | RQ221809 | OCC_231 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BANDARA-ORAI (UP) CKT-2 | UPPTCL | C | * for relay testing by tnc wing | 13/Jun/2025 | 07:00 | 13/Jun/2025 | 15:00 | | PLANNED | Approved | 13-Jun-25 | 07:00 | 13-Jun-25 | 15:00 | |
| 609 | RQ221821 | OCC_231 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV PANKI-PANKI TPS (UP) CKT-2 | UPPTCL | C | * SHUTDOWN OF 400KV PANKI -PTPS-II LINE FOR BAY MAINTENANCE | 12/Jun/2025 | 10:00 | 13/Jun/2025 | 17:00 | | PLANNED | Rejected | | | | | May be rejected as Element must remain in service for bay maintenance |
| 610 | RQ221865 | OCC_231 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA FATEHBAD-AGRA SOUTH (UP) CKT-1 | UPPTCL | D | Routine maintenance and testing work | 11/Jun/2025 | 10:00 | 13/Jun/2025 | 18:00 | | PLANNED | Approved | 11-Jun-25 | 10:00 | 13-Jun-25 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|------------------------------|--|--------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|---|
| 611 | RQ221840 | OCC_231 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV TANDA(NT)-SULTANPUR(UP) CKT-1 | UPPTCL | C | * Preventive Maintenance of Bay at 400KV S/S Sultanpur | 10/Jun/2025 | 10:00 | 10/Jun/2025 | 16:00 | | PLANNED | Approved | 10-Jun-25 | 10:00 | 10-Jun-25 | 16:00 | |
| 612 | RQ221819 | OCC_231 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ORAI-PARICHA (UP) CKT-2 | UPPTCL | C | * for routine tetsing amd maintenance | 10/Jun/2025 | 07:00 | 10/Jun/2025 | 15:00 | | PLANNED | Approved | 10-Jun-25 | 07:00 | 10-Jun-25 | 15:00 | |
| 613 | RQ221841 | OCC_231 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV OBRA_B-SULTANPUR (UP) CKT-1 | UPPTCL | C | * Preventive Maintenance of Bay at 400KV S/S Sultanpur | 09/Jun/2025 | 10:00 | 09/Jun/2025 | 16:00 | | PLANNED | Approved | 09-Jun-25 | 10:00 | 09-Jun-25 | 16:00 | |
| 614 | RQ221822 | OCC_231 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV PANKI-PANKI TPS (UP) CKT-1 | UPPTCL | D | * SHUTDOWN OF 400KV PANKI -PTPS-I LINE FOR PROTECTION TESTING AND BAY >X MAINTENANCE AND RECTIFYING CIRCUIT PROBLEM OF EVENT LO | 09/Jun/2025 | 10:00 | 11/Jun/2025 | 17:00 | | PLANNED | Approved | 09-Jun-25 | 10:00 | 11-Jun-25 | 17:00 | May be given on daily basis |
| 615 | RQ221806 | OCC_231 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AZAMGARH-GORAKHPUR (UP) CKT-1 | UPPTCL | D | Routine maintenance and testing work | 09/Jun/2025 | 10:00 | 11/Jun/2025 | 17:00 | | PLANNED | Approved | 09-Jun-25 | 10:00 | 11-Jun-25 | 17:00 | |
| 616 | RQ221855 | OCC_231 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ANPARA_B(UPUN)-SARNATH(UP) (UP) CKT-2 | UPPTCL | D | Bay Maintenance | 09/Jun/2025 | 08:00 | 09/Jun/2025 | 18:00 | | PLANNED | Rejected | | | | | May be rejected as Element must remain in service for bay maintenance |
| 617 | RQ221845 | OCC_231 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ALIGARH-SHAMLI (UP) CKT-1 | UPPTCL | C | Preventive Maintenance and Testing Works | 04/Jun/2025 | 10:00 | 04/Jun/2025 | 18:00 | | PLANNED | Approved | 04-Jun-25 | 10:00 | 04-Jun-25 | 18:00 | |
| 618 | RQ221808 | OCC_231 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BANDA-ORAI (UP) CKT-1 | UPPTCL | D | * for relay tetsing by tnc wing | 04/Jun/2025 | 07:00 | 05/Jun/2025 | 15:00 | | PLANNED | Approved | 04-Jun-25 | 07:00 | 05-Jun-25 | 15:00 | |
| 619 | RQ221860 | OCC_231 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ANPARA-OBRA_B (UP) CKT-1 | UPPTCL | D | Bay Maintenance | 02/Jun/2025 | 08:00 | 03/Jun/2025 | 18:00 | | PLANNED | Rejected | | | | | May be rejected as Element must remain in service for bay maintenance |
| 620 | RQ221835 | OCC_231 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAREILLY-UNNAO (UP) CKT-2 | UPPTCL | C | * For Preventive Maintenance works. No supply affected, maintained through >X 400KV Bareilly-Unnao Ckt-II | 02/Jun/2025 | 08:00 | 02/Jun/2025 | 17:00 | | PLANNED | Approved | 02-Jun-25 | 08:00 | 02-Jun-25 | 17:00 | |
| 621 | RQ221798 | OCC_231 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA FATEHBAD-MATHURA (UP) CKT-2 | UPPTCL | C | * For Tower Height Increasing Stringing Work | 01/Jun/2025 | 10:00 | 10/Jun/2025 | 18:00 | | PLANNED | Approved | 01-Jun-25 | 10:00 | 10-Jun-25 | 18:00 | |
| 622 | RQ221833 | OCC_231 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV REWA ROAD-PANKI (UP) CKT-1 | UPPTCL | C | * SHUTDOWN OF 400KV PANKI-REWA ROAD LINE FOR REPLACEMENT OF 50 MVAR LINE >X REACTOR TO 63 MVAR LINE REACTOR FOR OPENING OF JUMP | 01/Jun/2025 | 10:00 | 04/Jun/2025 | 17:00 | | PLANNED | Approved | 01-Jun-25 | 10:00 | 04-Jun-25 | 17:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|------------------------------|--|--------------------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 623 | RQ221834 | OCC_231 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAREILLY-UNNAO (UP) CKT-1 | UPPTCL | C | * For Preventive Maintenance works. No supply affected, maintained through >X 400KV Bareilly-Unnao Ckt-II | 01/Jun/2025 | 08:00 | 01/Jun/2025 | 17:00 | | PLANNED | Approved | 01-Jun-25 | 08:00 | 01-Jun-25 | 17:00 | |
| 624 | RQ221862 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-2 | POWER GRID,UP PTCL | D | LBB and 400kV Busbar-2 testing under Busbar relay retro-fitment work, functional testing & Stability Test with associated above Bay at 400kV Lucknow Substation | 24/Jun/2025 | 08:00 | 24/Jun/2025 | 18:00 | | PLANNED | Approved | 24-Jun-25 | 08:00 | 24-Jun-25 | 18:00 | |
| 625 | RQ221753 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV GORAKHPUR(PG)-BASTI(UP) (PG) CKT-2 | POWER GRID,UP PTCL | C | Bus Bar relay retrofitting work | 23/Jun/2025 | 09:00 | 24/Jun/2025 | 18:00 | | PLANNED | Approved | 23-Jun-25 | 09:00 | 24-Jun-25 | 18:00 | |
| 626 | RQ221864 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV LUCKNOW_1(PG)-JEHTA_HARDOI ROAD (UP) (PG) CKT-2 | POWER GRID,UP PTCL | D | LBB and 400kV Busbar-2 testing under Busbar relay retro-fitment work, functional testing & Stability Test with associated above Bay at 400kV Lucknow Substation | 17/Jun/2025 | 08:00 | 17/Jun/2025 | 18:00 | | PLANNED | Approved | 17-Jun-25 | 08:00 | 17-Jun-25 | 18:00 | |
| 627 | RQ221863 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV LUCKNOW_1(PG)-JEHTA_HARDOI ROAD (UP) (PG) CKT-1 | POWER GRID,UP PTCL | D | LBB and 400kV Busbar-2 testing under Busbar relay retro-fitment work, functional testing & Stability Test with associated above Bay at 400kV Lucknow Substation | 16/Jun/2025 | 08:00 | 16/Jun/2025 | 18:00 | | PLANNED | Approved | 16-Jun-25 | 08:00 | 16-Jun-25 | 18:00 | |
| 628 | RQ221593 | OCC_231 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV UNNAO(UP)-JEHTA_HARDOI ROAD (UP) (PG) CKT-2 | POWER GRID,UP PTCL | C | * Shutdown of 400 kV Jehta-Unnao Line 2 for maintenance work | 14/Jun/2025 | 10:00 | 14/Jun/2025 | 17:00 | | PLANNED | Approved | 14-Jun-25 | 10:00 | 14-Jun-25 | 17:00 | |
| 629 | RQ221592 | OCC_231 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV UNNAO(UP)-JEHTA_HARDOI ROAD (UP) (PG) CKT-1 | POWER GRID,UP PTCL | C | * Shutdown of 400 kV Jehta-Unnao Line 1 for BCU rectification work | 13/Jun/2025 | 10:00 | 13/Jun/2025 | 17:00 | | PLANNED | Approved | 13-Jun-25 | 10:00 | 13-Jun-25 | 17:00 | |
| 630 | RQ221595 | OCC_231 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV LUCKNOW_1(PG)-JEHTA_HARDOI ROAD (UP) (PG) CKT-2 | POWER GRID,UP PTCL | C | * Shutdown of 400 kV Jehta-PGCIL Line 2 for BCU rectification work | 12/Jun/2025 | 10:00 | 12/Jun/2025 | 17:00 | | PLANNED | Approved | 12-Jun-25 | 10:00 | 12-Jun-25 | 17:00 | |
| 631 | RQ221594 | OCC_231 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV LUCKNOW_1(PG)-JEHTA_HARDOI ROAD (UP) (PG) CKT-1 | POWER GRID,UP PTCL | C | * Shutdown of 400 kV Jehta-PGCIL Line 1 for maintenance work | 11/Jun/2025 | 10:00 | 11/Jun/2025 | 17:00 | | PLANNED | Approved | 11-Jun-25 | 10:00 | 11-Jun-25 | 17:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|------------------------------|--|--------------------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 632 | RQ221589 | OCC_231 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA(UP)-AGRA FATEHBAD(UP) (PG) CKT-2 | POWER GRID,UP PTCL | D | * For Annual Relay Testing of 400kV Agra CKT 2 . | 09/Jun/2025 | 11:00 | 09/Jun/2025 | 15:00 | | PLANNED | Approved | 09-Jun-25 | 11:00 | 09-Jun-25 | 15:00 | |
| 633 | RQ221590 | OCC_231 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA(PG)-AGRA FATEHBAD(UP) (PG) CKT-1 | POWER GRID,UP PTCL | D | * For Annual Relay Testing of 400kV Agra PG Line. | 06/Jun/2025 | 11:00 | 06/Jun/2025 | 15:00 | | PLANNED | Approved | 06-Jun-25 | 11:00 | 06-Jun-25 | 15:00 | |
| 634 | RQ221857 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV GORAKHPUR(PG)-LUCKNOW_1(PG) (PL) CKT-2 | POWER LINK | D | LBB and 400kV Busbar-2 testing under Busbar relay retro-fitment work, functional testing & Stability Test with associated above Bay at 400kV Lucknow Substation | 19/Jun/2025 | 08:00 | 19/Jun/2025 | 18:00 | | PLANNED | Approved | 19-Jun-25 | 08:00 | 19-Jun-25 | 18:00 | |
| 635 | RQ221856 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV GORAKHPUR(PG)-LUCKNOW_1(PG) (PL) CKT-1 | POWER LINK | D | LBB and 400kV Busbar-2 testing under Busbar relay retro-fitment work, functional testing & Stability Test with associated above Bay at 400kV Lucknow Substation | 18/Jun/2025 | 08:00 | 18/Jun/2025 | 18:00 | | PLANNED | Approved | 18-Jun-25 | 08:00 | 18-Jun-25 | 18:00 | |
| 636 | RQ221754 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV GORAKHPUR(PG)-LUCKNOW_1(PG) (PL) CKT-1 | POWER LINK | C | Bus Bar relay retrofitting work & Line Bay AMP | 13/Jun/2025 | 09:00 | 14/Jun/2025 | 18:00 | | PLANNED | Approved | 13-Jun-25 | 09:00 | 14-Jun-25 | 18:00 | |
| 637 | RQ221755 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV GORAKHPUR(PG)-LUCKNOW_1(PG) (PL) CKT-2 | POWER LINK | C | Bus Bar relay retrofitting work | 11/Jun/2025 | 09:00 | 12/Jun/2025 | 18:00 | | PLANNED | Approved | 11-Jun-25 | 09:00 | 12-Jun-25 | 18:00 | |
| 638 | RQ222700 | OCC_231 | sldchr_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-2 | HVPNL | D | For Replacement of porcelain Disc with New Polymer String on daily basis. | 17/Jun/2025 | 09:00 | 20/Jun/2025 | 17:00 | | PLANNED | Approved | 17-Jun-25 | 09:00 | 20-Jun-25 | 17:00 | May be given subject to real time grid conditions/One circuit shutdown from both end at a time/Jhajjar consent |
| 639 | RQ222699 | OCC_231 | sldchr_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-1 | HVPNL | D | For Replacement of porcelain Disc with New Polymer String on daily basis. | 13/Jun/2025 | 09:00 | 16/Jun/2025 | 17:00 | | PLANNED | Approved | 13-Jun-25 | 09:00 | 16-Jun-25 | 17:00 | May be given subject to real time grid conditions/One circuit shutdown from both end at a time/Jhajjar consent |
| 640 | RQ222698 | OCC_231 | sldchr_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-2 | HVPNL | D | For Replacement of PLCC Panels at Jharli End on daily basis. | 04/Jun/2025 | 09:00 | 05/Jun/2025 | 17:00 | | PLANNED | Approved | | | | | Clubbed with 638 |
| 641 | RQ222697 | OCC_231 | sldchr_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-1 | HVPNL | D | For Replacement of PLCC Panels at Jharli End on daily basis. | 02/Jun/2025 | 09:00 | 03/Jun/2025 | 17:00 | | PLANNED | Approved | | | | | Clubbed with 639 |
| 642 | RQ222721 | OCC_231 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NEEMRANA(PG)-BABAI(RS) (NRSS36) CKT-1 | POWER GRID,NR SS36 | D | Preventive maintenance & Testing of bay and equipments | 16/Jun/2025 | 06:00 | 16/Jun/2025 | 15:00 | | PLANNED | Approved | 16-Jun-25 | 06:00 | 16-Jun-25 | 15:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|------------|------------------------------|---|--------------------|---|---|-------------|-------|-------------|-------|---------------------|---------|----------|-----------|-------|-----------|-------|--|
| 643 | RQ222717 | OCC_231 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SIKAR(PG)-BABAI(RS) (NRSS36) CKT-1 | POWER GRID,NR SS36 | D | Preventive maintenance & Testing of bay and equipments | 13/Jun/2025 | 06:00 | 13/Jun/2025 | 15:00 | | PLANNED | Approved | 13-Jun-25 | 06:00 | 13-Jun-25 | 15:00 | |
| 644 | RQ221839 | OCC_231 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SULTANPUR(UP)-MOHANLALGANJ (PGYTL) (PGYTL) CKT-1 | UPPTCL, PGYTL | C | * Preventive Maintenance of Bay at 400KV S/S Sultanpur | 12/Jun/2025 | 10:00 | 12/Jun/2025 | 16:00 | | PLANNED | Approved | 12-Jun-25 | 10:00 | 12-Jun-25 | 16:00 | |
| 645 | RQ222712 | OCC_231 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BABAI(RS)-BHIWANI(PG) (NRSS36) CKT-2 | NRSS36 | D | Half Yearly maintenance and testing of equipments | 09/Jun/2025 | 06:00 | 09/Jun/2025 | 15:00 | | PLANNED | Approved | 09-Jun-25 | 06:00 | 09-Jun-25 | 15:00 | |
| 646 | RQ222711 | OCC_231 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BABAI(RS)-BHIWANI(PG) (NRSS36) CKT-1 | NRSS36 | D | Half Yearly maintenance and testing of equipments | 04/Jun/2025 | 06:00 | 04/Jun/2025 | 15:00 | | PLANNED | Approved | 04-Jun-25 | 06:00 | 04-Jun-25 | 15:00 | |
| 647 | RQ222863 | OCC_231 | karcham_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KARCHAM WANGTOO(JSW)-WANGTO_GIS(HP) (HPPTCL) CKT-2 | HPPTCL, JPL | D | For taken out the Line Reactor-2 for Annual Maintenance | 08/Jun/2025 | 08:00 | 09/Jun/2025 | 18:00 | Planned Maintenance | PLANNED | Rejected | | | | | Utility may apply on D-5 basis with proper reason. |
| 648 | RQ222862 | OCC_231 | karcham_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KARCHAM WANGTOO(JSW)-WANGTO_GIS(HP) (HPPTCL) CKT-1 | HPPTCL, JPL | D | For taken out the Line Reactor-1 for Annual Maintenance | 01/Jun/2025 | 08:00 | 02/Jun/2025 | 18:00 | Planned Maintenance | PLANNED | Rejected | | | | | Utility may apply on D-5 basis with proper reason. |
| 649 | RQ221639 | OCC_231 | ntpcos_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DADRI(NT)-LONI HARSH VIHAR(DV) (NT) CKT-1 | NTPC | D | Line Defects/ Tree Trimming/ Tower healthiness restoration for both lines. | 07/Jun/2025 | 08:00 | 08/Jun/2025 | 18:00 | | PLANNED | Approved | 09-Jun-25 | 08:00 | 10-Jun-25 | 18:00 | May be given subject to real time grid conditions in morning hoours between 5AM to 10AM/One circuit shutdown from both end at a time/Delhi consent |
| 650 | RQ221640 | OCC_231 | ntpcos_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DADRI(NT)-LONI HARSH VIHAR(DV) (NT) CKT-2 | NTPC | D | Line Defects/ Tree Trimming/ Tower healthiness restoration for both lines. | 07/Jun/2025 | 08:00 | 08/Jun/2025 | 18:00 | | PLANNED | Approved | 07-Jun-25 | 08:00 | 08-Jun-25 | 18:00 | May be given subject to real time grid conditions in morning hoours between 5AM to 10AM/One circuit shutdown from both end at a time/Delhi consent |
| 651 | RQ222666 | OCC_231 | sldcdv_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAWANA-MUNDKA (DV) CKT-2 | DTL | D | Attending of Line Dropper B phase and also Tightning of All CB,CT and Isolator clamps of the Bays | 05/Jun/2025 | 05:30 | 05/Jun/2025 | 09:00 | | PLANNED | Approved | 05-Jun-25 | 15:00 | 05-Jun-25 | 19:00 | May be given subject to real time grid conditions/One circuit shutdown from both end at a time/ from 15:00Hrs |
| 652 | RQ222665 | OCC_231 | sldcdv_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAWANA-MUNDKA (DV) CKT-1 | DTL | D | Attending of Line Dropper R & Y phase and also Tightning of All CB,CT and Isolator clamps of the Bays | 04/Jun/2025 | 05:30 | 04/Jun/2025 | 09:00 | | PLANNED | Approved | 04-Jun-25 | 15:00 | 04-Jun-25 | 19:00 | May be given subject to real time grid conditions/One circuit shutdown from both end at a time/ from 15:00Hrs |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|------------------------------|--|------------------------|---|---|-------------|-------|-------------|-------|---|---------|----------|-----------|-------|-----------|-------|--|
| 653 | RQ222709 | OCC_231 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ANTA-SANGOD GSS (RS) CKT-1 | RRVPNL ,SANGO D_TSL_RS | D | For installation of new/repared M1 Relay ABB REL 670 in place of the existing defective M1 relay | 02/Jun/2025 | 08:00 | 03/Jun/2025 | 18:00 | | PLANNED | Approved | 02-Jun-25 | 08:00 | 03-Jun-25 | 18:00 | May be given subject to real time grid conditions & Revival of ICT at Kalisindh/One circuit shutdown from both end at a time |
| 654 | RQ222616 | OCC_231 | sekura_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KURUKSHETRA(PG)-MALERKOTLA(PG) (SEKURA) CKT-2 | SEKURA | D | AR-MODE-OFF required for Live Line Earth Wire Replacement with OPGW for CKT-1 under Implementation of ISTS Communication Scheme approved by NCT in its 19th meeting held on 29-Apr-2024 | 01/Jun/2025 | 08:00 | 30/Jun/2025 | 18:30 | AR-MODE-OFF required for Live Line Earth Wire Replacement with OPGW for CKT-1 under Implementation of ISTS Communication Scheme approved by NCT in its 19th meeting held on 29-Apr-2024 | PLANNED | Approved | 01-Jun-25 | 08:00 | 30-Jun-25 | 18:30 | |
| 655 | RQ222615 | OCC_231 | sekura_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KURUKSHETRA(PG)-MALERKOTLA(PG) (SEKURA) CKT-1 | SEKURA | D | AR-MODE-OFF required for Live Line Earth Wire Replacement with OPGW for CKT-1 under Implementation of ISTS Communication Scheme approved by NCT in its 19th meeting held on 29-Apr-2024 | 01/Jun/2025 | 08:00 | 30/Jun/2025 | 18:30 | AR-MODE-OFF required for Live Line Earth Wire Replacement with OPGW for CKT-1 under Implementation of ISTS Communication Scheme approved by NCT in its 19th meeting held on 29-Apr-2024 | PLANNED | Approved | 01-Jun-25 | 08:00 | 30-Jun-25 | 18:30 | |
| 656 | RQ222872 | OCC_231 | bbmb_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DEHAR(BB)-RAJPURA(PS) (PG) CKT-1 | POWER GRID,BB MB | C | For Shifting of Tower no. 7 to 10 of 400 KV Dehar Rajpura line crossing from ACC BARMANA Gagal Mining Area | 01/Jun/2025 | 08:00 | 05/Jun/2025 | 18:00 | | PLANNED | Approved | 16-May-25 | 08:00 | 20-May-25 | 18:00 | |
| 657 | RQ221874 | OCC_231 | apl_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1 | POWER GRID,FB TL | D | Live Line Earth Wire Replacement with OPGW for CKT-1 | 01/Jun/2025 | 08:00 | 30/Jun/2025 | 18:00 | Only AR off required for Live Line Earth Wire Replacement with OPGW for CKT-1 | PLANNED | Approved | 01-Jun-25 | 17:00 | 30-Jun-25 | 23:00 | May be given from 17:00Hrs |
| 658 | RQ222463 | OCC_231 | cpcc1_sd | BUS | 400KV BUS 2 AT KOTPUTLI(PG) | | D | For Construction Activities of SS-104 Package (For Stability Test of 400 kV Bus-2) | 29/Jun/2025 | 09:00 | 30/Jun/2025 | 20:00 | | PLANNED | Approved | 29-Jun-25 | 09:00 | 30-Jun-25 | 20:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-----|----------------------------------|--|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|----------------------------|
| 659 | RQ222462 | OCC_231 | cpcc1_sd | BUS | 400KV BUS 1 AT KOTPUTLI(PG) | | D | For Construction Activities of SS-104 Package (For Bus Bar Relay Stability Test of 400 kV Bus-1) | 27/Jun/2025 | 09:00 | 28/Jun/2025 | 20:00 | | PLANNED | Approved | 27-Jun-25 | 09:00 | 28-Jun-25 | 20:00 | |
| 660 | RQ221940 | OCC_231 | cpcc2_sd | BUS | 400KV BUS 2 AT NEWWANPOH(PG) | | D | AMP works | 26/Jun/2025 | 09:00 | 26/Jun/2025 | 18:00 | Kindly approve. | PLANNED | Approved | 26-Jun-25 | 09:00 | 26-Jun-25 | 18:00 | |
| 661 | RQ222451 | OCC_231 | cpcc1_sd | BUS | 400KV BUS 2 AT CHITTORGARH(PG) | | D | for AMP WORK | 25/Jun/2025 | 10:00 | 25/Jun/2025 | 17:00 | | PLANNED | Approved | 25-Jun-25 | 16:00 | 25-Jun-25 | 23:00 | May be given from 16:00Hrs |
| 662 | RQ222461 | OCC_231 | cpcc1_sd | BUS | 400KV BUS 2 AT KOTPUTLI(PG) | | D | For Construction Activities of SS-104 Package (Bus Stability Test) | 25/Jun/2025 | 09:00 | 26/Jun/2025 | 20:00 | | PLANNED | Approved | 25-Jun-25 | 09:00 | 26-Jun-25 | 20:00 | |
| 663 | RQ221939 | OCC_231 | cpcc2_sd | BUS | 400KV BUS 1 AT NEWWANPOH(PG) | | D | AMP works | 24/Jun/2025 | 09:00 | 24/Jun/2025 | 18:00 | Kindly approve. | PLANNED | Approved | 24-Jun-25 | 09:00 | 24-Jun-25 | 18:00 | |
| 664 | RQ222417 | OCC_231 | cpcc1_sd | BUS | 400 KV FATEHGARH-II(PG) - BUS 4 | | D | FOR AMP WORK | 23/Jun/2025 | 18:00 | 24/Jun/2025 | 23:00 | | PLANNED | Approved | 23-Jun-25 | 18:00 | 24-Jun-25 | 23:00 | May be given |
| 665 | RQ222450 | OCC_231 | cpcc1_sd | BUS | 400KV BUS 1 AT CHITTORGARH(PG) | | D | for AMP WORK | 23/Jun/2025 | 10:00 | 23/Jun/2025 | 17:00 | | PLANNED | Approved | 23-Jun-25 | 16:00 | 23-Jun-25 | 23:00 | May be given from 16:00Hrs |
| 666 | RQ222460 | OCC_231 | cpcc1_sd | BUS | 400KV BUS 1 AT KOTPUTLI(PG) | | D | For Construction Activities of SS-104 Package (Bus Stability Test) | 23/Jun/2025 | 09:00 | 24/Jun/2025 | 20:00 | | PLANNED | Approved | 23-Jun-25 | 09:00 | 24-Jun-25 | 20:00 | |
| 667 | RQ222423 | OCC_231 | cpcc1_sd | BUS | 400KV BUS 4 AT MANDOLA(PG) | | D | FOR AMP WORK | 23/Jun/2025 | 09:00 | 24/Jun/2025 | 18:00 | | PLANNED | Approved | 23-Jun-25 | 09:00 | 24-Jun-25 | 18:00 | |
| 668 | RQ222416 | OCC_231 | cpcc1_sd | BUS | 400 KV FATEHGARH-II(PG) - BUS 3 | | D | FOR AMP WORK | 21/Jun/2025 | 18:00 | 22/Jun/2025 | 23:00 | | PLANNED | Approved | 21-Jun-25 | 18:00 | 22-Jun-25 | 23:00 | May be given |
| 669 | RQ222471 | OCC_231 | cpcc1_sd | BUS | 400 KV BIKANER_2 (PBTSL) - BUS 2 | | D | For Bay Extension works | 21/Jun/2025 | 17:00 | 25/Jun/2025 | 23:00 | | PLANNED | Approved | 21-Jun-25 | 17:00 | 25-Jun-25 | 23:00 | May be given from 17:00Hrs |
| 670 | RQ222422 | OCC_231 | cpcc1_sd | BUS | 400KV BUS 3 AT MANDOLA(PG) | | D | FOR AMP WORK | 21/Jun/2025 | 09:00 | 22/Jun/2025 | 18:00 | | PLANNED | Approved | 21-Jun-25 | 09:00 | 22-Jun-25 | 18:00 | |
| 671 | RQ222415 | OCC_231 | cpcc1_sd | BUS | 400 KV FATEHGARH-II(PG) - BUS 2 | | D | For erection & Commissioning work of bay extension of 400kV/220kV ICT 10 Dia at Fatehgarh 2 RS INFRA | 19/Jun/2025 | 18:00 | 20/Jun/2025 | 23:00 | | PLANNED | Approved | 19-Jun-25 | 18:00 | 20-Jun-25 | 23:00 | May be given |
| 672 | RQ221930 | OCC_231 | cpcc2_sd | BUS | 400KV BUS 2 AT NALLAGARH(PG) | | C | For ICT-4 Augumentation work | 19/Jun/2025 | 09:00 | 21/Jun/2025 | 18:00 | Under construction head. Kindly approve. | PLANNED | Approved | 19-Jun-25 | 09:00 | 21-Jun-25 | 18:00 | |
| 673 | RQ222421 | OCC_231 | cpcc1_sd | BUS | 400KV BUS 2 AT MANDOLA(PG) | | D | FOR AMP WORK | 19/Jun/2025 | 09:00 | 20/Jun/2025 | 18:00 | | PLANNED | Approved | 19-Jun-25 | 09:00 | 20-Jun-25 | 18:00 | |
| 674 | RQ222414 | OCC_231 | cpcc1_sd | BUS | 400 KV FATEHGARH-II(PG) - BUS 1 | | D | For erection & Commissioning work of bay extension of 400kV/220kV ICT 10 Dia at Fatehgarh 2 RS INFRA | 17/Jun/2025 | 18:00 | 18/Jun/2025 | 23:00 | | PLANNED | Approved | 17-Jun-25 | 18:00 | 18-Jun-25 | 23:00 | May be given |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-----|---|--------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|---|
| 675 | RQ222420 | OCC_231 | cpcc1_sd | BUS | 400KV BUS 1 AT MANDOLA(PG) | | D | FOR AMP WORK | 17/Jun/2025 | 09:00 | 18/Jun/2025 | 18:00 | | PLANNED | Approved | 17-Jun-25 | 09:00 | 18-Jun-25 | 18:00 | |
| 676 | RQ222402 | OCC_231 | cpcc1_sd | BUS | 400KV BUS 1 AT BASSI(PG) | | D | 400kV Busbar Relay Retrofitment work. | 17/Jun/2025 | 09:00 | 30/Jun/2025 | 18:00 | | PLANNED | Approved | 17-Jun-25 | 09:00 | 18-Jun-25 | 18:00 | |
| 677 | RQ222470 | OCC_231 | cpcc1_sd | BUS | 400 KV BIKANER_2 (PBTSL) - BUS 1 | | D | For Bay Extension works | 16/Jun/2025 | 17:00 | 20/Jun/2025 | 23:00 | | PLANNED | Approved | 16-Jun-25 | 17:00 | 20-Jun-25 | 23:00 | May be given from 17:00Hrs |
| 678 | RQ221929 | OCC_231 | cpcc2_sd | BUS | 400KV BUS 1 AT NALLAGARH(PG) | | C | For ICT-4 Augumentation work | 16/Jun/2025 | 09:00 | 18/Jun/2025 | 18:00 | Under construction head. Kindly approve. | PLANNED | Approved | 16-Jun-25 | 09:00 | 18-Jun-25 | 18:00 | |
| 679 | RQ222428 | OCC_231 | cpcc1_sd | BUS | 400KV BUS 2 AT SAHARANPUR(PG) | | D | FOR AMP WORK | 16/Jun/2025 | 08:00 | 16/Jun/2025 | 18:00 | | PLANNED | Approved | 16-Jun-25 | 08:00 | 16-Jun-25 | 18:00 | |
| 680 | RQ221926 | OCC_231 | cpcc2_sd | BUS | 400KV BUS 2 AT PARBATI POOLING BANALA(PG) | | D | AMP works | 13/Jun/2025 | 08:00 | 13/Jun/2025 | 18:00 | Kindly approve. | PLANNED | Approved | 13-Jun-25 | 08:00 | 13-Jun-25 | 18:00 | |
| 681 | RQ222394 | OCC_231 | cpcc1_sd | BUS | 400 KV BHADLA_2 (PG) - BUS 4 | | D | Bay Extension, LBB Testing, Attending Hotspot | 11/Jun/2025 | 18:00 | 12/Jun/2025 | 23:00 | | PLANNED | Approved | 11-Jun-25 | 18:00 | 12-Jun-25 | 23:00 | May be given / All other elements must be connected with Other Bus |
| 682 | RQ221925 | OCC_231 | cpcc2_sd | BUS | 400KV BUS 1 AT PARBATI POOLING BANALA(PG) | | D | AMP works | 11/Jun/2025 | 08:00 | 11/Jun/2025 | 18:00 | Kindly approve. | PLANNED | Approved | 11-Jun-25 | 08:00 | 11-Jun-25 | 18:00 | |
| 683 | RQ222393 | OCC_231 | cpcc1_sd | BUS | 400 KV BHADLA_2 (PG) - BUS 3 | | D | Bay Extension, LBB Testing, Attending Hotspot | 09/Jun/2025 | 18:00 | 10/Jun/2025 | 23:00 | | PLANNED | Approved | 09-Jun-25 | 18:00 | 10-Jun-25 | 23:00 | May be given / All other elements must be connected with Other Bus |
| 684 | RQ222392 | OCC_231 | cpcc1_sd | BUS | 400 KV BHADLA_2 (PG) - BUS 2 | | D | Bay Extension, LBB Testing, Attending Hotspot | 07/Jun/2025 | 18:00 | 08/Jun/2025 | 23:00 | | PLANNED | Approved | 07-Jun-25 | 18:00 | 08-Jun-25 | 23:00 | May be given / All other elements must be connected with Other Bus |
| 685 | RQ222386 | OCC_231 | cpcc1_sd | BUS | 400 KV BIKANER(PG) - BUS 2 | | D | SS-104 Substation Extension work | 06/Jun/2025 | 16:00 | 07/Jun/2025 | 23:30 | | PLANNED | Approved | 06-Jun-25 | 17:00 | 07-Jun-25 | 23:30 | May be given from 17:00Hrs |
| 686 | RQ222391 | OCC_231 | cpcc1_sd | BUS | 400 KV BHADLA_2 (PG) - BUS 1 | | D | Bay Extension, LBB Testing, Attending Hotspot | 05/Jun/2025 | 18:00 | 06/Jun/2025 | 23:00 | | PLANNED | Approved | 05-Jun-25 | 18:00 | 06-Jun-25 | 23:00 | May be given / All other elements must be connected with Other Bus |
| 687 | RQ221938 | OCC_231 | cpcc2_sd | BUS | 400KV BUS 2 AT MOGA(PG) | | D | AMP works | 04/Jun/2025 | 08:00 | 04/Jun/2025 | 18:00 | Kindly approve. | PLANNED | Approved | 04-Jun-25 | 08:00 | 04-Jun-25 | 18:00 | |
| 688 | RQ222385 | OCC_231 | cpcc1_sd | BUS | 400 KV BIKANER(PG) - BUS 1 | | D | SS-104 Substation Extension work | 03/Jun/2025 | 16:00 | 05/Jun/2025 | 23:30 | | PLANNED | Approved | 03-Jun-25 | 17:00 | 05-Jun-25 | 23:30 | May be given from 17:00Hrs |
| 689 | RQ222401 | OCC_231 | cpcc1_sd | BUS | 400KV BUS 2 AT BASSI(PG) | | D | 400kV Busbar Relay Retrofitment work. | 03/Jun/2025 | 09:00 | 16/Jun/2025 | 18:00 | | PLANNED | Approved | 03-Jun-25 | 09:00 | 04-Jun-25 | 18:00 | |
| 690 | RQ221937 | OCC_231 | cpcc2_sd | BUS | 400KV BUS 1 AT MOGA(PG) | | D | AMP works | 02/Jun/2025 | 08:00 | 02/Jun/2025 | 18:00 | Kindly approve. | PLANNED | Approved | 02-Jun-25 | 08:00 | 02-Jun-25 | 18:00 | |
| 691 | RQ222623 | OCC_231 | slcds_sd | BUS | 400KV BUS 2 AT BHADLA(RS) | RRVPNL | D | Half Yearly Maintenance work at 400KV GSS, Bhadla | 26/Jun/2025 | 16:00 | 27/Jun/2025 | 23:00 | | PLANNED | Approved | 26-Jun-25 | 17:00 | 27-Jun-25 | 23:00 | May be given from 17:00 Hrs/All other elements must be connected with Other Bus |
| 692 | RQ222622 | OCC_231 | slcds_sd | BUS | 400KV BUS 1 AT BHADLA(RS) | RRVPNL | D | Half Yearly Maintenance work at 400KV GSS, Bhadla | 24/Jun/2025 | 16:00 | 25/Jun/2025 | 23:00 | | PLANNED | Approved | 24-Jun-25 | 17:00 | 25-Jun-25 | 23:00 | May be given from 17:00 Hrs/All other elements must be connected with Other Bus |
| 693 | RQ222627 | OCC_231 | slcds_sd | BUS | 400KV BUS 2 AT RATANGARH(RS) | RRVPNL | D | Half yearly maintenance work. | 24/Jun/2025 | 08:00 | 24/Jun/2025 | 18:00 | | PLANNED | Approved | 24-Jun-25 | 08:00 | 24-Jun-25 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|-----|------------------------------|--------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|---|
| 694 | RQ222629 | OCC_231 | sldcrs_sd | BUS | 400KV BUS 2KANKANI(RS) | RRVPNL | D | Preventive maintenance & Testing of bay and equipments | 23/Jun/2025 | 08:00 | 23/Jun/2025 | 18:00 | | PLANNED | Approved | 23-Jun-25 | 16:00 | 23-Jun-25 | 23:00 | May be given from 16:00Hrs |
| 695 | RQ222626 | OCC_231 | sldcrs_sd | BUS | 400KV BUS 1 AT RATANGARH(RS) | RRVPNL | D | Half yearly maintenance work. | 21/Jun/2025 | 08:00 | 21/Jun/2025 | 18:00 | | PLANNED | Approved | 21-Jun-25 | 08:00 | 21-Jun-25 | 18:00 | |
| 696 | RQ222628 | OCC_231 | sldcrs_sd | BUS | 400KV BUS 1KANKANI(RS) | RRVPNL | D | Preventive maintenance & Testing of bay and equipments | 20/Jun/2025 | 08:00 | 20/Jun/2025 | 18:00 | | PLANNED | Approved | 20-Jun-25 | 16:00 | 20-Jun-25 | 23:00 | May be given from 16:00Hrs |
| 697 | RQ222631 | OCC_231 | sldcrs_sd | BUS | 400 KV JAISALMER(RS) - BUS 2 | RRVPNL | D | Half yearly Maintenance and testing of equipments at 400 KV GSS Jsl-2 (Bhensara) | 13/Jun/2025 | 18:00 | 14/Jun/2025 | 04:00 | | PLANNED | Approved | 13-Jun-25 | 17:00 | 14-Jun-25 | 23:00 | May be given on daily basis from 17:00Hrs |
| 698 | RQ222630 | OCC_231 | sldcrs_sd | BUS | 400 KV JAISALMER(RS) - BUS 1 | RRVPNL | D | Half yearly Maintenance and testing of equipments at 400 KV GSS Jsl-2 (Bhensara) | 12/Jun/2025 | 18:00 | 13/Jun/2025 | 04:00 | | PLANNED | Approved | 12-Jun-25 | 17:00 | 13-Jun-25 | 23:00 | May be given on daily basis from 17:00Hrs |
| 699 | RQ222621 | OCC_231 | sldcrs_sd | BUS | 400KV BUS 2 AT BABAI(RS) | RRVPNL | D | Half Yearly maintenance and testing of equipments | 11/Jun/2025 | 08:00 | 11/Jun/2025 | 18:00 | | PLANNED | Approved | 11-Jun-25 | 08:00 | 11-Jun-25 | 18:00 | |
| 700 | RQ222619 | OCC_231 | sldcrs_sd | BUS | 400KV BUS 2 AT ANTA(RS) | RRVPNL | D | Half Yearly Maintenance work | 10/Jun/2025 | 08:00 | 10/Jun/2025 | 18:00 | | PLANNED | Approved | 10-Jun-25 | 08:00 | 10-Jun-25 | 18:00 | May be given subject to real time grid conditions/One circuit shutdown from both end at a time/ |
| 701 | RQ222620 | OCC_231 | sldcrs_sd | BUS | 400KV BUS 1 AT BABAI(RS) | RRVPNL | D | Half Yearly maintenance and testing of equipments | 10/Jun/2025 | 08:00 | 10/Jun/2025 | 18:00 | | PLANNED | Approved | 10-Jun-25 | 08:00 | 10-Jun-25 | 18:00 | |
| 702 | RQ222617 | OCC_231 | sldcrs_sd | BUS | 400KV BUS 1 AT JODHPUR(RS) | RRVPNL | D | Quarterly Preventive Maintenance and testing work. | 09/Jun/2025 | 08:00 | 09/Jun/2025 | 18:00 | | PLANNED | Approved | 09-Jun-25 | 16:00 | 09-Jun-25 | 23:00 | May be given from 16:00Hrs/All other elements must be connected with other bus |
| 703 | RQ222618 | OCC_231 | sldcrs_sd | BUS | 400KV BUS 1 AT ANTA(RS) | RRVPNL | D | Half Yearly Maintenance work | 09/Jun/2025 | 08:00 | 09/Jun/2025 | 18:00 | | PLANNED | Approved | 09-Jun-25 | 08:00 | 09-Jun-25 | 18:00 | May be given subject to real time grid conditions/One circuit shutdown from both end at a time/ |
| 704 | RQ222625 | OCC_231 | sldcrs_sd | BUS | 400KV BUS 2 AT HEERAPURA(RS) | RRVPNL | C | Shutdown is required by PGCIL for replacing main bay isolators of line 400kV Bassi and 400kV Hindaun in June 2025, main bay of these lines belong to POWERGRID | 04/Jun/2025 | 08:00 | 05/Jun/2025 | 18:00 | | PLANNED | Approved | 04-Jun-25 | 08:00 | 05-Jun-25 | 18:00 | Subject to real time grid condition/ all other element must be connected with other bus |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|-----|-------------------------------------|--------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|---|
| 705 | RQ222624 | OCC_231 | sldcrs_sd | BUS | 400KV BUS 1 AT HEERAPURA(RS) | RRVPNL | C | Shutdown is required by PGCIL for replacing main bay isolators of line 400kV Bassi and 400kV Hindaun in June 2025, main bay of these lines belong to POWERGRID | 02/Jun/2025 | 08:00 | 03/Jun/2025 | 18:00 | | PLANNED | Approved | 02-Jun-25 | 08:00 | 03-Jun-25 | 18:00 | Subject to real time grid condition/ all other element must be connected with other bus |
| 706 | RQ221906 | OCC_231 | stuup_sd | BUS | 400 KV GR.NOIDA_2(UPC) - BUS 1 | UPPTCL | C | * Maintenance work will be done related 400 kV Main Bus 1 during this shutdown period. | 22/Jun/2025 | 06:00 | 22/Jun/2025 | 13:00 | | PLANNED | Approved | 22-Jun-25 | 06:00 | 22-Jun-25 | 13:00 | |
| 707 | RQ221907 | OCC_231 | stuup_sd | BUS | 400 KV GR.NOIDA_2(UPC) - BUS 2 | UPPTCL | C | * Maintenance work will be done related 400 kV Main Bus 2 during this >X shutdown period | 15/Jun/2025 | 06:00 | 15/Jun/2025 | 13:00 | | PLANNED | Approved | 15-Jun-25 | 06:00 | 15-Jun-25 | 13:00 | |
| 708 | RQ221893 | OCC_231 | stuup_sd | BUS | 400 KV RAMPUR_PRSTL (UP) - BUS 2 | UPPTCL | C | SF6 GD Body Replacement | 09/Jun/2025 | 09:00 | 15/Jun/2025 | 17:30 | | PLANNED | Approved | 09-Jun-25 | 09:00 | 15-Jun-25 | 17:30 | |
| 709 | RQ221882 | OCC_231 | stuup_sd | BUS | 400KV BUS 2 AT BAREILLY(UP) | UPPTCL | C | * For preventive maintence work No supply affected, maintained through >X Bus-I. | 07/Jun/2025 | 08:00 | 07/Jun/2025 | 17:00 | | PLANNED | Approved | 07-Jun-25 | 08:00 | 07-Jun-25 | 17:00 | |
| 710 | RQ221910 | OCC_231 | stuup_sd | BUS | 400 KV MOHANLALGANJ (PGYTL) - BUS 2 | UPPTCL | D | AMP work | 06/Jun/2025 | 09:00 | 06/Jun/2025 | 17:30 | | PLANNED | Approved | 06-Jun-25 | 09:00 | 06-Jun-25 | 17:30 | |
| 711 | RQ221881 | OCC_231 | stuup_sd | BUS | 400KV BUS 1 AT BAREILLY(UP) | UPPTCL | C | * For preventive maintence work No supply affected, maintained through >X Bus-II. | 06/Jun/2025 | 08:00 | 06/Jun/2025 | 17:00 | | PLANNED | Approved | 06-Jun-25 | 08:00 | 06-Jun-25 | 17:00 | |
| 712 | RQ221908 | OCC_231 | stuup_sd | BUS | 400KV BUS 2 AT SULTANPUR(UP) | UPPTCL | C | * Preventive Maintenance of Bus-B at 400KV S/S Sultanpur | 05/Jun/2025 | 10:00 | 05/Jun/2025 | 16:00 | | PLANNED | Approved | 05-Jun-25 | 10:00 | 05-Jun-25 | 16:00 | |
| 713 | RQ221909 | OCC_231 | stuup_sd | BUS | 400 KV MOHANLALGANJ (PGYTL) - BUS 1 | UPPTCL | D | AMP work | 05/Jun/2025 | 09:00 | 05/Jun/2025 | 17:30 | | PLANNED | Approved | 05-Jun-25 | 09:00 | 05-Jun-25 | 17:30 | |
| 714 | RQ221880 | OCC_231 | stuup_sd | BUS | 400KV BUS 2 AT ORAI(UP) | UPPTCL | C | * for testing of configuration and testing of bus bar protection in 400 KV >X side bay of NEW ICT 315 MVA 3 to be commissioned | 04/Jun/2025 | 07:00 | 04/Jun/2025 | 15:00 | | PLANNED | Approved | 04-Jun-25 | 07:00 | 04-Jun-25 | 15:00 | |
| 715 | RQ222704 | OCC_231 | sldchr_sd | BUS | 400KV BUS 2 AT DAULATABAD(HV) | HVPNL | D | For General Mtc. | 12/Jun/2025 | 09:00 | 12/Jun/2025 | 17:00 | | PLANNED | Approved | 12-Jun-25 | 09:00 | 12-Jun-25 | 17:00 | |
| 716 | RQ222703 | OCC_231 | sldchr_sd | BUS | 400KV BUS 1 AT DAULATABAD(HV) | HVPNL | D | For General Mtc. | 10/Jun/2025 | 09:00 | 10/Jun/2025 | 17:00 | | PLANNED | Approved | 10-Jun-25 | 09:00 | 10-Jun-25 | 17:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-----|-------------------------------------|------------|---|--|-------------|-------|-------------|-------|----------------|---------|----------|-----------|-------|-----------|-------|--|
| 717 | RQ221692 | OCC_231 | cpcc3_sd | BUS | 400KV BUS 2 AT GORAKHPUR(PG) | POWER GRID | D | Link connection work of GIS bays of 400KV Bus II under GIS bay extension construction work at Gorakhpur | 12/Jun/2025 | 06:00 | 12/Jun/2025 | 18:00 | | PLANNED | Approved | 12-Jun-25 | 06:00 | 12-Jun-25 | 18:00 | |
| 718 | RQ222744 | OCC_231 | cpcc3_sd | BUS | 400 KV VINDHYACHAL-WEST(PG) - BUS 2 | POWER GRID | C | For Isolator CRM Measurements of 12 Isolators, simultaneous outage of Both HVDC Blocks, i.e. Block- 1 & 2 Along with West Bus- 1 & 2 and Feeder 1&II are Required. | 09/Jun/2025 | 10:00 | 10/Jun/2025 | 10:00 | | PLANNED | Approved | 09-Jun-25 | 10:00 | 10-Jun-25 | 10:00 | |
| 719 | RQ222743 | OCC_231 | cpcc3_sd | BUS | 400 KV VINDHYACHAL-WEST(PG) - BUS 1 | POWER GRID | C | For Isolator CRM Measurements of 12 Isolators, simultaneous outage of Both HVDC Blocks, i.e. Block- 1 & 2 Along with West Bus- 1 & 2 and Feeder 1&II are Required. | 09/Jun/2025 | 10:00 | 10/Jun/2025 | 10:00 | | PLANNED | Approved | 09-Jun-25 | 10:00 | 10-Jun-25 | 10:00 | |
| 720 | RQ221852 | OCC_231 | cpcc3_sd | BUS | 400KV BUS 2 AT LUCKNOW_1(PG) | POWER GRID | C | 400kv Busbar-2 Relay retro-fittment work, PU and CU relay installation, functional testing & Stability Test with associated Bay at 400kV Lucknow Substation | 09/Jun/2025 | 08:00 | 25/Jun/2025 | 18:00 | | PLANNED | Rejected | | | | | Already approved in OCC-230 (15.05.2025-31.05.2025)/ May be availed in the month of May 2025 |
| 721 | RQ221695 | OCC_231 | cpcc3_sd | BUS | 400KV BUS 2 AT ALLAHABAD(PG) | POWER GRID | C | Busbar relay retrofitting works at Allahabad SS. | 09/Jun/2025 | 08:00 | 12/Jun/2025 | 18:00 | | PLANNED | Approved | 09-Jun-25 | 08:00 | 12-Jun-25 | 18:00 | Already approved in OCC-230 (13.05.2025-16.05.2025)/ May be availed in the month of May 2025 |
| 722 | RQ221942 | OCC_231 | cpcc2_sd | BUS | 400KV BUS 2 AT SAMBA(PG) | POWER GRID | D | AMP work | 05/Jun/2025 | 09:00 | 05/Jun/2025 | 18:00 | kindly approve | PLANNED | Approved | 05-Jun-25 | 09:00 | 05-Jun-25 | 18:00 | |
| 723 | RQ221694 | OCC_231 | cpcc3_sd | BUS | 400KV BUS 1 AT ALLAHABAD(PG) | POWER GRID | C | Busbar relay retrofitting works at Allahabad SS. | 05/Jun/2025 | 08:00 | 08/Jun/2025 | 18:00 | | PLANNED | Approved | 05-Jun-25 | 08:00 | 08-Jun-25 | 18:00 | Already approved in OCC-230 (07.05.2025-12.05.2025)/ May be availed in the month of May 2025 |
| 724 | RQ221691 | OCC_231 | cpcc3_sd | BUS | 400KV BUS 1 AT GORAKHPUR(PG) | POWER GRID | D | Link connection work of GIS bays of 400KV Bus I under GIS bay extension construction work at Gorakhpur | 05/Jun/2025 | 06:00 | 05/Jun/2025 | 18:00 | | PLANNED | Approved | 05-Jun-25 | 06:00 | 05-Jun-25 | 18:00 | |
| 725 | RQ221697 | OCC_231 | cpcc3_sd | BUS | 400KV BUS 2 AT GORAKHPUR(PG) | POWER GRID | C | Bus Bar relay retrofitting work | 04/Jun/2025 | 09:00 | 05/Jun/2025 | 18:00 | | PLANNED | Approved | 04-Jun-25 | 09:00 | 05-Jun-25 | 18:00 | Subject to real time grid condition/ all other element must be connected with other bus |
| 726 | RQ221941 | OCC_231 | cpcc2_sd | BUS | 400KV BUS 1 AT SAMBA(PG) | POWER GRID | D | AMP work | 03/Jun/2025 | 09:00 | 03/Jun/2025 | 18:00 | kindly approve | PLANNED | Approved | 03-Jun-25 | 09:00 | 03-Jun-25 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|------------|--------------|--|------------|---|---|-------------|-------|-------------|-------|---------------------|---------|----------|-----------|-------|-----------|-------|---|
| 727 | RQ221693 | OCC_231 | cpcc3_sd | BUS | 400KV BUS 2 AT BALIA(PG) | POWER GRID | D | AMP work | 03/Jun/2025 | 08:00 | 03/Jun/2025 | 18:00 | | PLANNED | Approved | 03-Jun-25 | 08:00 | 03-Jun-25 | 18:00 | |
| 728 | RQ221696 | OCC_231 | cpcc3_sd | BUS | 400KV BUS 1 AT GORAKHPUR(PG) | POWER GRID | C | Bus Bar relay retrofitting work | 02/Jun/2025 | 09:00 | 03/Jun/2025 | 18:00 | | PLANNED | Approved | 02-Jun-25 | 09:00 | 03-Jun-25 | 18:00 | Subject to real time grid condition/ all other element must be connected with other bus |
| 729 | RQ222473 | OCC_231 | cpcc1_sd | LINE REACTOR | 80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-1 @BIKANER_2 (PBTSL) | PBTSL | D | For rectification of WTI/OTI RTD | 30/Jun/2025 | 17:00 | 30/Jun/2025 | 23:00 | | PLANNED | Approved | 30-Jun-25 | 17:00 | 30-Jun-25 | 23:00 | May be given from 17:00Hrs |
| 730 | RQ222472 | OCC_231 | cpcc1_sd | LINE REACTOR | 80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-2 @BIKANER_2 (PBTSL) | PBTSL | D | For rectification of WTI/OTI RTD | 29/Jun/2025 | 17:00 | 29/Jun/2025 | 23:00 | | PLANNED | Approved | 29-Jun-25 | 17:00 | 29-Jun-25 | 23:00 | May be given from 17:00Hrs |
| 731 | RQ222860 | OCC_231 | karcham_sd | LINE REACTOR | 80 MVAR NON-SWITCHABLE LR ON 400 KV KARCHAM WANGTOO(JSW)-WANGTO_GIS(HP) (HPPTCL) CKT-1 @KARCHAM WANGTOO(JSW) | JSW | C | Annual Maintenance | 08/Jun/2025 | 08:00 | 13/Jun/2025 | 18:00 | Planned Maintenance | PLANNED | Rejected | | | | | Utility may apply on D-5 basis with proper reason. |
| 732 | RQ222859 | OCC_231 | karcham_sd | LINE REACTOR | 80 MVAR NON-SWITCHABLE LR ON 400 KV KARCHAM WANGTOO(JSW)-WANGTO_GIS(HP) (HPPTCL) CKT-2 @KARCHAM WANGTOO(JSW) | JSW | C | Annual Maintenance | 01/Jun/2025 | 08:00 | 06/Jun/2025 | 18:00 | Planned Maintenance | PLANNED | Rejected | | | | | Utility may apply on D-5 basis with proper reason. |
| 733 | RQ222706 | OCC_231 | slcds_sd | LINE REACTOR | 80 MVAR SWITCHABLE LR ON 400 KV BABAI(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-2 @BABAI(RS) | RRVPNL | D | Half Yearly maintenance and testing of equipments | 06/Jun/2025 | 06:00 | 06/Jun/2025 | 15:00 | | PLANNED | Approved | 06-Jun-25 | 06:00 | 06-Jun-25 | 15:00 | |
| 734 | RQ222707 | OCC_231 | slcds_sd | LINE REACTOR | 80 MVAR SWITCHABLE LR ON 400 KV BABAI(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-1 @BABAI(RS) | RRVPNL | D | Half Yearly maintenance and testing of equipments | 03/Jun/2025 | 06:00 | 03/Jun/2025 | 15:00 | | PLANNED | Approved | 03-Jun-25 | 06:00 | 03-Jun-25 | 15:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|--------------|--|------------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 735 | RQ221825 | OCC_231 | cpc3_sd | LINE REACTOR | 80 MVAR NON-SWITCHABLE LR ON AGRA-SIKAR (PG) CKT-2 @AGRA(PG) | POWER GRID | D | For AMP of 400 KV Agra-Sikar-2 Line Reactor Bay. | 03/Jun/2025 | 09:00 | 03/Jun/2025 | 18:00 | | PLANNED | Approved | 03-Jun-25 | 09:00 | 03-Jun-25 | 18:00 | |
| 736 | RQ221904 | OCC_231 | stuup_sd | LINE REACTOR | 50 MVAR NON-SWITCHABLE LR ON REWA ROAD-PANKI (UP) CKT-1 @PANKI(UP) | UPPTCL | C | * SHUTDOWN OF 50MVAR REWA ROAD LINE REACTOR FOR REPLACEMENT OF 50MVAR LINE REACTOR TO 63MVAR LINE REACTOR | 01/Jun/2025 | 10:00 | 30/Jun/2025 | 17:00 | | PLANNED | Approved | 01-Jun-25 | 10:00 | 30-Jun-25 | 17:00 | |
| 737 | RQ222676 | OCC_231 | sldcrs_sd | BR/BSR/MSR | 125 MVAR BUS REACTOR NO 1 AT 400KV BHADLA(RS) | RRVPNL | D | Half Yearly Maintenance work at 400KV GSS, Bhadla | 28/Jun/2025 | 09:00 | 28/Jun/2025 | 14:00 | | PLANNED | Approved | 28-Jun-25 | 09:00 | 28-Jun-25 | 14:00 | |
| 738 | RQ222680 | OCC_231 | sldcrs_sd | BR/BSR/MSR | 80 MVAR BUS REACTOR NO 1 AT 400 KV KANKANI(RS) | RRVPNL | D | Preventive maintenance & Testing of bay and equipments | 25/Jun/2025 | 08:00 | 25/Jun/2025 | 18:00 | | PLANNED | Approved | 25-Jun-25 | 08:00 | 25-Jun-25 | 18:00 | |
| 739 | RQ222677 | OCC_231 | sldcrs_sd | BR/BSR/MSR | 125 MVAR BUS REACTOR NO 1 AT 400KV PHAGI(RS) | RRVPNL | D | QUARTERLY MAINTENANCE WORK OF ASSOCITED BAY EQUIPMENTS | 25/Jun/2025 | 08:00 | 25/Jun/2025 | 18:00 | | PLANNED | Approved | 25-Jun-25 | 08:00 | 25-Jun-25 | 18:00 | |
| 740 | RQ222682 | OCC_231 | sldcrs_sd | BR/BSR/MSR | 125 MVAR BUS REACTOR NO 1 AT 400 KV JODHPUR(RS) | RRVPNL | D | Quarterly Preventive Maintenance and testing work. | 10/Jun/2025 | 08:00 | 10/Jun/2025 | 18:00 | | PLANNED | Approved | 10-Jun-25 | 08:00 | 10-Jun-25 | 18:00 | |
| 741 | RQ222678 | OCC_231 | sldcrs_sd | BR/BSR/MSR | 50 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS) | RRVPNL | D | Half yearly maintenance of reactor and bay equipments . | 10/Jun/2025 | 08:00 | 10/Jun/2025 | 18:00 | | PLANNED | Approved | 10-Jun-25 | 08:00 | 10-Jun-25 | 18:00 | |
| 742 | RQ222679 | OCC_231 | sldcrs_sd | BR/BSR/MSR | 80 MVAR BUS REACTOR NO 1 AT 400 KV CHHABRA SCTPS(RS) | RRVPNL | C | Annual maintenance of Reactor transformer, Bay equipments, Relay testing and transformer protection checking | 06/Jun/2025 | 08:00 | 07/Jun/2025 | 18:00 | | PLANNED | Approved | 06-Jun-25 | 08:00 | 07-Jun-25 | 18:00 | |
| 743 | RQ222681 | OCC_231 | sldcrs_sd | BR/BSR/MSR | 80 MVAR BUS REACTOR NO 1 AT 400 KV BABAI(RS) | RRVPNL | D | Half Yearly maintenance and testing of equipments | 02/Jun/2025 | 06:00 | 02/Jun/2025 | 15:00 | | PLANNED | Approved | 02-Jun-25 | 06:00 | 02-Jun-25 | 15:00 | |
| 744 | RQ222535 | OCC_231 | cpc1_sd | BR/BSR/MSR | 80 MVAR BUS REACTOR NO 1 AT 400KV BHIWADI(PG) | POWER GRID | D | "Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays in its tie bay and distance relay testin" | 28/Jun/2025 | 08:00 | 28/Jun/2025 | 18:00 | | PLANNED | Approved | 28-Jun-25 | 08:00 | 28-Jun-25 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|----------------|--|------------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 745 | RQ221854 | OCC_231 | cpcc3_sd | BR/BSR/MSR/MSR | 125 MVAR BUS REACTOR NO 2 AT 400KV LUCKNOW_1(PG) | POWER GRID | D | LBB and 400kV Busbar-2 testing under Busbar relay retro-fitment work, functional testing & Stability Test with associated above Bay at 400kV Lucknow Substation | 22/Jun/2025 | 08:00 | 22/Jun/2025 | 18:00 | | PLANNED | Approved | 22-Jun-25 | 08:00 | 22-Jun-25 | 18:00 | |
| 746 | RQ221685 | OCC_231 | cpcc3_sd | BR/BSR/MSR/MSR | 80 MVAR BUS REACTOR NO 1 AT 400KV ALLAHABAD(PG) | POWER GRID | D | Tie bay LBB Retrofitment Work at Allahabad SS. | 21/Jun/2025 | 08:00 | 21/Jun/2025 | 18:00 | | PLANNED | Approved | 21-Jun-25 | 08:00 | 21-Jun-25 | 18:00 | |
| 747 | RQ222513 | OCC_231 | cpcc1_sd | BR/BSR/MSR/MSR | 125 MVAR BUS REACTOR NO 1 AT 400 KV BHADLA(PG) | POWER GRID | D | FOR AMP WORK | 19/Jun/2025 | 17:00 | 19/Jun/2025 | 23:00 | For compliance of CoE audit and AM Circulars | PLANNED | Approved | 19-Jun-25 | 17:00 | 19-Jun-25 | 23:00 | |
| 748 | RQ222522 | OCC_231 | cpcc1_sd | BR/BSR/MSR/MSR | 80 MVAR BUS REACTOR NO 1 AT 400KV KOTA(PG) | POWER GRID | D | FOR AMP WORK | 17/Jun/2025 | 08:00 | 17/Jun/2025 | 18:00 | | PLANNED | Approved | 17-Jun-25 | 08:00 | 17-Jun-25 | 18:00 | |
| 749 | RQ222521 | OCC_231 | cpcc1_sd | BR/BSR/MSR/MSR | 125 MVAR BUS REACTOR NO 2 AT 400KV MANESAR(PG) | POWER GRID | D | Earthfault and Overcurrent blocks enabling and relay testing | 16/Jun/2025 | 08:00 | 16/Jun/2025 | 18:00 | | PLANNED | Approved | 16-Jun-25 | 08:00 | 16-Jun-25 | 18:00 | |
| 750 | RQ222524 | OCC_231 | cpcc1_sd | BR/BSR/MSR/MSR | 50 MVAR BUS REACTOR NO 2 AT 400KV SAHARANPUR(PG) | POWER GRID | D | FOR AMP WORK | 10/Jun/2025 | 08:00 | 10/Jun/2025 | 18:00 | | PLANNED | Approved | 10-Jun-25 | 08:00 | 10-Jun-25 | 18:00 | |
| 751 | RQ222523 | OCC_231 | cpcc1_sd | BR/BSR/MSR/MSR | 50 MVAR BUS REACTOR NO 1 AT 400KV SAHARANPUR(PG) | POWER GRID | D | FOR AMP WORK | 09/Jun/2025 | 08:00 | 09/Jun/2025 | 18:00 | | PLANNED | Approved | 09-Jun-25 | 08:00 | 09-Jun-25 | 18:00 | |
| 752 | RQ222514 | OCC_231 | cpcc1_sd | BR/BSR/MSR/MSR | 125 MVAR BUS REACTOR NO 1 AT 400 KV BHADLA_2 (PG) | POWER GRID | D | CSD Fine Tuning, AMP | 05/Jun/2025 | 17:00 | 06/Jun/2025 | 23:00 | | PLANNED | Approved | 05-Jun-25 | 17:00 | 06-Jun-25 | 23:00 | |
| 753 | RQ222520 | OCC_231 | cpcc1_sd | BR/BSR/MSR/MSR | 125 MVAR BUS REACTOR NO 4 AT 400KV BASSI(PG) | POWER GRID | D | 400kV Busbar Relay Retrofitment work. | 04/Jun/2025 | 08:00 | 04/Jun/2025 | 18:00 | | PLANNED | Approved | 04-Jun-25 | 08:00 | 04-Jun-25 | 18:00 | |
| 754 | RQ222519 | OCC_231 | cpcc1_sd | BR/BSR/MSR/MSR | 50 MVAR BUS REACTOR NO 3 AT 400 KV BASSI(PG) | POWER GRID | D | 400kV Busbar Relay Retrofitment work. | 03/Jun/2025 | 08:00 | 03/Jun/2025 | 18:00 | | PLANNED | Approved | 03-Jun-25 | 08:00 | 03-Jun-25 | 18:00 | |
| 755 | RQ222526 | OCC_231 | cpcc1_sd | BR/BSR/MSR/MSR | 125 MVAR BUS REACTOR NO 1 AT 400KV CHITTORGARH(PG) | POWER GRID | D | FOR AMP WORK | 02/Jun/2025 | 08:00 | 02/Jun/2025 | 18:00 | | PLANNED | Approved | 02-Jun-25 | 08:00 | 02-Jun-25 | 18:00 | |
| 756 | RQ222518 | OCC_231 | cpcc1_sd | BR/BSR/MSR/MSR | 50 MVAR BUS REACTOR NO 2 AT 400KV BASSI(PG) | POWER GRID | D | 400kV Busbar Relay Retrofitment work. | 02/Jun/2025 | 08:00 | 02/Jun/2025 | 18:00 | | PLANNED | Approved | 02-Jun-25 | 08:00 | 02-Jun-25 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|----------------|---|------------|---|--|-------------|-------|-------------|-------|--------------------------|---------|----------|-----------|-------|-----------|-------|--|
| 757 | RQ222510 | OCC_231 | cpcc1_sd | BR/BSR/MSR/MSR | 125 MVAR BUS REACTOR NO 1 AT 400 KV MAHARANIBAGH (PG) | POWER GRID | D | For installtion of new CSD and fine tuning of the same | 02/Jun/2025 | 08:00 | 02/Jun/2025 | 18:00 | | PLANNED | Approved | 02-Jun-25 | 08:00 | 02-Jun-25 | 18:00 | |
| 758 | RQ222525 | OCC_231 | cpcc1_sd | BR/BSR/MSR/MSR | 50 MVAR BUS REACTOR NO 1 AT 400KV MANDOLA(PG) | POWER GRID | C | replacement of 50 mvar reactor with new 125 mvar reactor | 01/Jun/2025 | 08:00 | 30/Jun/2025 | 18:00 | | PLANNED | Approved | 01-Jun-25 | 08:00 | 30-Jun-25 | 18:00 | |
| 759 | RQ222517 | OCC_231 | cpcc1_sd | BR/BSR/MSR/MSR | 50 MVAR BUS REACTOR NO 1 AT 400KV BASSI(PG) | POWER GRID | D | 400kV Busbar Relay Retrofitment work. | 01/Jun/2025 | 08:00 | 01/Jun/2025 | 18:00 | | PLANNED | Approved | 01-Jun-25 | 08:00 | 01-Jun-25 | 18:00 | |
| 760 | RQ221683 | OCC_231 | cpcc3_sd | BR/BSR/MSR/MSR | 125 MVAR BUS REACTOR NO 2 AT 400KV ALLAHABAD(PG) | POWER GRID | D | Tie bay LBB Retrofitment Work at Allahabad SS | 01/Jun/2025 | 08:00 | 01/Jun/2025 | 18:00 | | PLANNED | Approved | 01-Jun-25 | 08:00 | 01-Jun-25 | 18:00 | |
| 761 | RQ222536 | OCC_231 | cpcc1_sd | BR/BSR/MSR/MSR | 80 MVAR BUS REACTOR NO 1 AT 400KV KOTPUTLI(PG) | POWER GRID | C | For Construction Activities of SS-104 Package (Construction of Firewall) | 01/Jun/2025 | 08:00 | 28/Jun/2025 | 18:00 | | PLANNED | Approved | 01-Jun-25 | 08:00 | 28-Jun-25 | 18:00 | |
| 762 | RQ222533 | OCC_231 | cpcc1_sd | BR/BSR/MSR/MSR | 80 MVAR BUS REACTOR NO 1 AT 400 KV SIMBHOLI_PMST L (UP) | UPPTCL | D | FOR AMP WORK | 20/Jun/2025 | 08:00 | 20/Jun/2025 | 18:00 | | PLANNED | Approved | 20-Jun-25 | 08:00 | 20-Jun-25 | 18:00 | |
| 763 | RQ221877 | OCC_231 | stuup_sd | BR/BSR/MSR/MSR | 63 MVAR BUS REACTOR NO 1 AT 400 KV JEHTA_HARDOI ROAD (UP) | UPPTCL | C | * Shutdown of 63 MVAR Bus Reactor for maintenance work | 19/Jun/2025 | 10:00 | 19/Jun/2025 | 17:00 | | PLANNED | Approved | 19-Jun-25 | 10:00 | 19-Jun-25 | 17:00 | |
| 764 | RQ221879 | OCC_231 | stuup_sd | BR/BSR/MSR/MSR | 80 MVAR BUS REACTOR NO 1 AT 400KV AGRA SOUTH(UP) | UPPTCL | D | Routine maintenance and testing work | 09/Jun/2025 | 10:00 | 10/Jun/2025 | 18:00 | | PLANNED | Approved | 09-Jun-25 | 10:00 | 10-Jun-25 | 18:00 | |
| 765 | RQ222531 | OCC_231 | cpcc1_sd | BR/BSR/MSR/MSR | 80 MVAR BUS REACTOR NO 1 AT 400 KV MEERUT_PMSTL (UP) | UPPTCL | D | FOR AMP WORK | 06/Jun/2025 | 08:00 | 06/Jun/2025 | 18:00 | | PLANNED | Approved | 06-Jun-25 | 08:00 | 06-Jun-25 | 18:00 | |
| 766 | RQ222583 | OCC_231 | sldcps_sd | BR/BSR/MSR/MSR | 80 MVAR BUS REACTOR NO 1 AT 400KV MUKTSAR(Ps) | PSTCL | D | General Maintenance | 20/Jun/2025 | 08:00 | 20/Jun/2025 | 18:00 | | PLANNED | Approved | 20-Jun-25 | 08:00 | 20-Jun-25 | 18:00 | |
| 767 | RQ222508 | OCC_231 | cpcc1_sd | BR/BSR/MSR/MSR | 125 MVAR BUS REACTOR NO 1 AT 400 KV KHETRI (PKTSL) | PKTSL | D | FOR AMP WORK | 15/Jun/2025 | 08:00 | 15/Jun/2025 | 18:00 | For scheme checking work | PLANNED | Approved | 15-Jun-25 | 08:00 | 15-Jun-25 | 18:00 | |
| 768 | RQ221700 | OCC_231 | cpcc3_sd | BAY | 421 MAIN BAY - 125 MVAR BUS REACTOR NO 2 AT 400KV GORAKHPUR(PG) | POWER GRID | C | Overhauling work of 400KV 421 Main Bay CB at Gorakhpur | 27/Jun/2025 | 09:00 | 30/Jun/2025 | 18:00 | | PLANNED | Approved | 27-Jun-25 | 09:00 | 30-Jun-25 | 18:00 | |
| 769 | RQ222689 | OCC_231 | cpcc1_sd | BAY | 403 MAIN BAY - 400/220KV 315 MVA ICT 1 AT ROORKEE(PG) | POWER GRID | C | CB overhauling work | 25/Jun/2025 | 08:00 | 27/Jun/2025 | 18:00 | | PLANNED | Approved | 25-Jun-25 | 08:00 | 27-Jun-25 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|-----|--|------------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 770 | RQ221701 | OCC_231 | cpcc3_sd | BAY | 425 MAIN BAY - 400KV GORAKHPUR(PG)-MOTIHARI(BS) (UNDEF) CKT-1 AT GORAKHPUR(PG) | POWER GRID | C | Overhauling work of 400KV 425 Main Bay CB at Gorakhpur | 23/Jun/2025 | 09:00 | 26/Jun/2025 | 18:00 | | PLANNED | Approved | 23-Jun-25 | 09:00 | 26-Jun-25 | 18:00 | |
| 771 | RQ222688 | OCC_231 | cpcc1_sd | BAY | 406 MAIN BAY - 400/220KV 315 MVA ICT 2 AT ROORKEE(PG) | POWER GRID | C | CB overhauling work | 22/Jun/2025 | 08:00 | 24/Jun/2025 | 18:00 | | PLANNED | Approved | 22-Jun-25 | 08:00 | 24-Jun-25 | 18:00 | |
| 772 | RQ222558 | OCC_231 | cpcc1_sd | BAY | 428 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV BALLABHGARH(PG) AND 400KV BUS 3 AT BALLABHGARH(PG) | POWER GRID | C | FOR CB OVERHAULING | 19/Jun/2025 | 08:00 | 20/Jun/2025 | 18:00 | | PLANNED | Approved | 19-Jun-25 | 08:00 | 20-Jun-25 | 18:00 | |
| 773 | RQ222557 | OCC_231 | cpcc1_sd | BAY | 433 MAIN BAY - 400KV KANPUR-BALLABHGARH (PG) CKT-1 AT BALLABHGARH(PG) | POWER GRID | C | FOR CB OVERHAULING | 17/Jun/2025 | 08:00 | 18/Jun/2025 | 18:00 | | PLANNED | Approved | 17-Jun-25 | 08:00 | 18-Jun-25 | 18:00 | |
| 774 | RQ221883 | OCC_231 | cpcc1_sd | BAY | 422 MAIN BAY - 400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1 AT SINGRAULI(NT) | POWER GRID | C | For Main Bay CB Drive Mechanism overhauling work-Line will be in service through TBC Bay | 16/Jun/2025 | 09:00 | 19/Jun/2025 | 18:00 | | PLANNED | Approved | 16-Jun-25 | 09:00 | 19-Jun-25 | 18:00 | |
| 775 | RQ222554 | OCC_231 | cpcc1_sd | BAY | 407 MAIN BAY - 400KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1 AT KANKROLI(PG) | POWER GRID | C | FOR CB OVERHAULING | 15/Jun/2025 | 08:00 | 16/Jun/2025 | 18:00 | | PLANNED | Approved | 15-Jun-25 | 08:00 | 16-Jun-25 | 18:00 | |
| 776 | RQ222555 | OCC_231 | cpcc1_sd | BAY | 429 TIE BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV BALLABHGARH(PG) (POWERGRID) AND 400KV BUS 4 AT BALLABHGARH(PG) AT 400 KV BALLABHGARH(PG) (POWERGRID) | POWER GRID | C | FOR CB OVERHAULING | 15/Jun/2025 | 08:00 | 16/Jun/2025 | 18:00 | | PLANNED | Approved | 15-Jun-25 | 08:00 | 16-Jun-25 | 18:00 | |
| 777 | RQ222840 | OCC_231 | sldcrs_sd | BAY | 423 TIE BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1 AND FUTURE AT 400 KV AJMER(RS) | POWER GRID | D | Quarterly maintenance work of associated equipments of Bay. | 13/Jun/2025 | 08:00 | 13/Jun/2025 | 18:00 | | PLANNED | Approved | 13-Jun-25 | 08:00 | 13-Jun-25 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|-----|---|------------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 778 | RQ222748 | OCC_231 | cpcc1_sd | BAY | 401 MAIN BAY - 400 KV BHINMAL-ZERDA (PG) CKT-1 (POWERGRID) AT 400 KV BHINMAL(PG) | POWER GRID | D | Testing of newly commissioned equipment 401B bypass bay before one year completion of charging for this purpose Outage of 400KV Zerda-Kankroli ckt#2 bypassed at Bhinmal is required for outage of 401B bay at Bhinmal SS. | 13/Jun/2025 | 08:00 | 13/Jun/2025 | 18:00 | | PLANNED | Approved | 13-Jun-25 | 08:00 | 13-Jun-25 | 18:00 | |
| 779 | RQ222841 | OCC_231 | sldcrs_sd | BAY | 422 MAIN BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1 AT AJMER(RS) | POWER GRID | D | Quarterly maintenance work of associated equipments of Bay. | 12/Jun/2025 | 08:00 | 12/Jun/2025 | 18:00 | | PLANNED | Approved | 12-Jun-25 | 08:00 | 12-Jun-25 | 18:00 | |
| 780 | RQ222556 | OCC_231 | cpcc1_sd | BAY | 432 TIE BAY - 400 KV KANPUR-BALLABHGARH (PG) CKT-1 AND FUTURE AT BALLABHGARH(PG) | POWER GRID | C | FOR CB OVERHAULING | 12/Jun/2025 | 08:00 | 14/Jun/2025 | 18:00 | | PLANNED | Approved | 12-Jun-25 | 08:00 | 14-Jun-25 | 18:00 | |
| 781 | RQ221842 | OCC_231 | cpcc3_sd | BAY | W1.WCC.Q1 BAY BUS-2 & 2A SECTIONALIZER BUS SECTIONALIZER BAY - 400KV AGRA(PG) - BUS 2 (POWERGRID) AND FUTURE AT 400 KV AGRA(PG) (POWERGRID) | POWER GRID | D | For AMP of 400KV WCA.Q1 bus sectionaliser bay. | 10/Jun/2025 | 09:00 | 10/Jun/2025 | 18:00 | | PLANNED | Approved | 10-Jun-25 | 09:00 | 10-Jun-25 | 18:00 | |
| 782 | RQ222560 | OCC_231 | cpcc1_sd | BAY | 404 MAIN BAY - 400KV BAGHPAT-DEHRADUN (PG) CKT-1 AT DEHRADUN(PG) | POWER GRID | D | FOR AMP WORK | 07/Jun/2025 | 08:00 | 07/Jun/2025 | 18:00 | | PLANNED | Approved | 07-Jun-25 | 08:00 | 07-Jun-25 | 18:00 | |
| 783 | RQ222838 | OCC_231 | sldcrs_sd | BAY | 420 TIE BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2 AND FUTURE AT 400 KV AJMER(RS) | POWER GRID | D | Quarterly maintenance work of associated equipments of Bay. | 06/Jun/2025 | 08:00 | 06/Jun/2025 | 18:00 | | PLANNED | Approved | 06-Jun-25 | 08:00 | 06-Jun-25 | 18:00 | |
| 784 | RQ222559 | OCC_231 | cpcc1_sd | BAY | 404 MAIN BAY - 400 KV DEHRADUN-ABDULLAPUR (PG) CKT-1 AT ABDULLAPUR | POWER GRID | D | FOR AMP WORK | 06/Jun/2025 | 08:00 | 06/Jun/2025 | 18:00 | | PLANNED | Approved | 06-Jun-25 | 08:00 | 06-Jun-25 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|-----|--|------------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|---|
| 785 | RQ222839 | OCC_231 | sldcrs_sd | BAY | 419 MAIN BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2 AT AJMER(RS) | POWER GRID | D | Quarterly maintenance work of associated equipments of Bay. | 05/Jun/2025 | 08:00 | 05/Jun/2025 | 18:00 | | PLANNED | Approved | 05-Jun-25 | 08:00 | 05-Jun-25 | 18:00 | |
| 786 | RQ221702 | OCC_231 | cpcc3_sd | BAY | 426 TIE BAY - 400KV GORAKHPUR(PG)-MOTIHARI(BS) (UNDEF) CKT-1 AND 400KV GORAKHPUR(PG)-MOTIHARI(BS) (UNDEF) CKT-2 AT GORAKHPUR(PG) | POWER GRID | C | Overhauling work of 400KV 426 Tie Bay CB at Gorakhpur | 04/Jun/2025 | 09:00 | 07/Jun/2025 | 18:00 | | PLANNED | Approved | 04-Jun-25 | 09:00 | 07-Jun-25 | 18:00 | |
| 787 | RQ222606 | OCC_231 | sldcps_sd | BAY | 424 MAIN BAY - 400 KV DEHAR(BB)-RAJPURA(PS) (BB) CKT-1 AT RAJPURA(PS) | POWER GRID | D | Protection testing of bay equipments. | 03/Jun/2025 | 08:00 | 03/Jun/2025 | 18:00 | | PLANNED | Rejected | | | | | Consented denied by PG as Main bay has no protection equipments |
| 788 | RQ222607 | OCC_231 | sldcps_sd | BAY | 420 TIE BAY - 400 KV BHIWANI(BB)-RAJPURA(PS) (BB) CKT-1 AND FUTURE AT RAJPURA(PS) | POWER GRID | D | Protection testing of bay equipments. | 02/Jun/2025 | 08:00 | 02/Jun/2025 | 18:00 | | PLANNED | Rejected | | | | | Consented denied by PG as Main bay has no protection equipments |
| 789 | RQ222846 | OCC_231 | ntpcos_sd | BAY | 417 TIE BAY - 400/11 KV 246 MVA GT 3 AT KOLDAM(NT) (NTPC) AND 400/11 KV 246 MVA GT 4 AT KOLDAM(NT) AT 400 KV KOLDAM(NT) (NTPC) | NTPC | C | For 400 KV breaker (418 Bay) compressor OH | 24/Jun/2025 | 08:00 | 24/Jun/2025 | 18:00 | 418 Bay is not available in NRLDC website. 417 bay was selected instead. | PLANNED | Approved | 24-Jun-25 | 08:00 | 24-Jun-25 | 18:00 | |
| 790 | RQ222845 | OCC_231 | ntpcos_sd | BAY | 417 TIE BAY - 400/11 KV 246 MVA GT 3 AT KOLDAM(NT) (NTPC) AND 400/11 KV 246 MVA GT 4 AT KOLDAM(NT) AT 400 KV KOLDAM(NT) (NTPC) | NTPC | C | For 400 KV breaker compressor OH | 23/Jun/2025 | 08:00 | 23/Jun/2025 | 18:00 | | PLANNED | Approved | 23-Jun-25 | 08:00 | 23-Jun-25 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|-----|--|------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 791 | RQ222844 | OCC_231 | ntpcos_sd | BAY | 417 TIE BAY - 400/11 KV 246 MVA GT 3 AT KOLDAM(NT) (NTPC) AND 400/11 KV 246 MVA GT 4 AT KOLDAM(NT) AT 400 KV KOLDAM(NT) (NTPC) | NTPC | C | For 400 KV breaker (416 Bay) compressor OH | 21/Jun/2025 | 08:00 | 21/Jun/2025 | 18:00 | 416 Bay is not available in NRLDC website. 417 bay was selected instead. | PLANNED | Approved | 21-Jun-25 | 08:00 | 21-Jun-25 | 18:00 | |
| 792 | RQ222837 | OCC_231 | ntpcos_sd | BAY | 414 TIE BAY - 400 KV KOLDAM(NT)-LUDHIANA(PG) (PKTCL) CKT-2 (NTPC) AND FUTURE AT 400 KV KOLDAM(NT) (NTPC) | NTPC | C | For 400 KV breaker compressor OH | 20/Jun/2025 | 08:00 | 20/Jun/2025 | 18:00 | | PLANNED | Approved | 20-Jun-25 | 08:00 | 20-Jun-25 | 18:00 | |
| 793 | RQ222836 | OCC_231 | ntpcos_sd | BAY | 413 MAIN BAY - 400KV KOLDAM(NT)-LUDHIANA(PG) (PS) CKT-2 AT KOLDAM(NT) | NTPC | C | For 400 KV breaker compressor OH | 19/Jun/2025 | 08:00 | 19/Jun/2025 | 18:00 | | PLANNED | Approved | 19-Jun-25 | 08:00 | 19-Jun-25 | 18:00 | |
| 794 | RQ221661 | OCC_231 | ntpcos_sd | BAY | 411 TIE BAY - 400KV DADRI(NT)-MURADNAGAR_2 (UP) (PG) CKT-1 AND 400KV DADRI(NT)-PANIPAT(BB) (PG) CKT-1 AT DADRI(NT) | NTPC | C | Tie Bay S/D Needed for 400kv CB Gasket Replacement by M/s ABB. | 19/Jun/2025 | 08:00 | 26/Jun/2025 | 18:00 | Line shall remain charged through Main bay | PLANNED | Approved | 19-Jun-25 | 08:00 | 26-Jun-25 | 18:00 | |
| 795 | RQ222835 | OCC_231 | ntpcos_sd | BAY | 412 MAIN BAY - 400KV KOLDAM(NT)-LUDHIANA(PG) (PS) CKT-1 AT KOLDAM(NT) | NTPC | C | For 400 KV breaker compressor OH | 18/Jun/2025 | 08:00 | 18/Jun/2025 | 18:00 | | PLANNED | Approved | 18-Jun-25 | 08:00 | 18-Jun-25 | 18:00 | |
| 796 | RQ222834 | OCC_231 | ntpcos_sd | BAY | 411 TIE BAY - 400KV KOLDAM(NT)-LUDHIANA(PG) (PS) CKT-1 AND 80.01 MVAR BUS REACTOR NO 1 AT 400KV KOLDAM(NT) | NTPC | C | For 400 KV breaker compressor OH | 17/Jun/2025 | 08:00 | 17/Jun/2025 | 18:00 | | PLANNED | Approved | 17-Jun-25 | 08:00 | 17-Jun-25 | 18:00 | |
| 797 | RQ222833 | OCC_231 | ntpcos_sd | BAY | 410 MAIN BAY - 80.01 MVAR BUS REACTOR NO 1 AT 400KV KOLDAM(NT) | NTPC | C | For 400 KV breaker compressor OH | 16/Jun/2025 | 08:00 | 16/Jun/2025 | 18:00 | | PLANNED | Approved | 16-Jun-25 | 08:00 | 16-Jun-25 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|-----|--|------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 798 | RQ222831 | OCC_231 | ntpcos_sd | BAY | 410 MAIN BAY - 80.01 MVAR BUS REACTOR NO 1 AT 400KV KOLDAM(NT) | NTPC | C | For 400 KV breaker (409 Bay) compressor OH | 14/Jun/2025 | 08:00 | 14/Jun/2025 | 18:00 | 409 Bay is not available in NRLDC website. 410 bay was selected instead. | PLANNED | Approved | 14-Jun-25 | 08:00 | 14-Jun-25 | 18:00 | |
| 799 | RQ222829 | OCC_231 | ntpcos_sd | BAY | 408 TIE BAY - 400/11 KV 246 MVA GT 1 AT KOLDAM(NT) (NTPC) AND 400/11 KV 246 MVA GT 2 AT KOLDAM(NT) AT 400 KV KOLDAM(NT) (NTPC) | NTPC | C | For 400 KV breaker compressor OH | 13/Jun/2025 | 08:00 | 13/Jun/2025 | 18:00 | | PLANNED | Approved | 13-Jun-25 | 08:00 | 13-Jun-25 | 18:00 | |
| 800 | RQ222825 | OCC_231 | ntpcos_sd | BAY | 408 TIE BAY - 400/11 KV 246 MVA GT 1 AT KOLDAM(NT) (NTPC) AND 400/11 KV 246 MVA GT 2 AT KOLDAM(NT) AT 400 KV KOLDAM(NT) (NTPC) | NTPC | C | For 400 KV breaker (407 Bay) compressor OH | 12/Jun/2025 | 08:00 | 12/Jun/2025 | 18:00 | 407 Bay is not available in NRLDC website. 408 bay was selected instead. | PLANNED | Approved | 12-Jun-25 | 08:00 | 12-Jun-25 | 18:00 | |
| 801 | RQ222816 | OCC_231 | ntpcos_sd | BAY | 406 MAIN BAY - 400KV KOLDAM(NT)- PARBATI POOLING BANALA(PG) (UNDEF) CKT-1 AT KOLDAM(NT) | NTPC | C | For 400 KV breaker compressor OH | 11/Jun/2025 | 08:00 | 11/Jun/2025 | 18:00 | | PLANNED | Approved | 11-Jun-25 | 08:00 | 11-Jun-25 | 18:00 | |
| 802 | RQ221637 | OCC_231 | ntpcos_sd | BAY | 409 MAIN BAY - 400/220KV 500 MVA ICT 5 AT DADRI(NT) | NTPC | C | Main Bay S/D Needed for 400kV CB Gasket Replacement by M/s ABB. | 10/Jun/2025 | 08:00 | 17/Jun/2025 | 18:00 | ICT-5 shall remain charge through Tie Bay | PLANNED | Approved | 10-Jun-25 | 08:00 | 17-Jun-25 | 18:00 | |
| 803 | RQ222815 | OCC_231 | ntpcos_sd | BAY | 405 TIE BAY - 400KV NALLAGARH(PG)- KOLDAM(NT) (PG) CKT-1 AND 400KV KOLDAM(NT)- PARBATI POOLING BANALA(PG) (UNDEF) CKT-1 AT KOLDAM(NT) | NTPC | C | For 400 KV breaker compressor OH | 10/Jun/2025 | 08:00 | 10/Jun/2025 | 18:00 | | PLANNED | Approved | 10-Jun-25 | 08:00 | 10-Jun-25 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|-----|---|------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 804 | RQ222814 | OCC_231 | ntpcos_sd | BAY | 404 MAIN BAY - 400KV NALLAGARH(PG)-KOLDAM(NT) (PG) CKT-1 AT KOLDAM(NT) | NTPC | C | For 400 KV breaker compressor OH | 09/Jun/2025 | 08:00 | 09/Jun/2025 | 18:00 | | PLANNED | Approved | 09-Jun-25 | 08:00 | 09-Jun-25 | 18:00 | |
| 805 | RQ221636 | OCC_231 | ntpcos_sd | BAY | 412 MAIN BAY - 400KV DADRI(NT)-PANIPAT(BB) (PG) CKT-1 AT DADRI(NT) | NTPC | C | Main Bay S/D Needed for 400kV CB Gasket Replacement by M/s ABB. | 02/Jun/2025 | 08:00 | 08/Jun/2025 | 18:00 | Line shall remain charge through Tie bay | PLANNED | Approved | 02-Jun-25 | 08:00 | 08-Jun-25 | 18:00 | |
| 806 | RQ221914 | OCC_231 | cpcc2_sd | BAY | 405 MAIN BAY - 400KV NEWWANPOH-WAGOORA (PG) CKT-1 AT WAGOORA(PG) | | C | For Pole and interrupter overhauling in 40552 Pneumatic CB. Line shall remain charged through 400kV TBC Bay | 21/Jun/2025 | 09:00 | 26/Jun/2025 | 18:00 | Kindly approve. | PLANNED | Approved | 21-Jun-25 | 09:00 | 26-Jun-25 | 18:00 | |
| 807 | RQ221918 | OCC_231 | cpcc2_sd | BAY | 420 TIE BAY - 400 KV KISHENPUR-MOGA (PG) CKT-2 (POWERGRID) AND 400 KV MOGA-HISSAR (PG) CKT-3 AT 400 KV MOGA(PG) (POWERGRID) | | C | For Overhauling of CB Drive | 19/Jun/2025 | 09:00 | 21/Jun/2025 | 18:00 | Kindly approve. | PLANNED | Approved | 19-Jun-25 | 09:00 | 21-Jun-25 | 18:00 | |
| 808 | RQ221917 | OCC_231 | cpcc2_sd | BAY | 419 MAIN BAY - 400 KV KISHENPUR-MOGA (PG) CKT-2 (POWERGRID) | | C | For Overhauling of CB Drive | 16/Jun/2025 | 09:00 | 18/Jun/2025 | 18:00 | Kindly approve. | PLANNED | Approved | 16-Jun-25 | 09:00 | 18-Jun-25 | 18:00 | |
| 809 | RQ221913 | OCC_231 | cpcc2_sd | BAY | 404 MAIN BAY - 400KV NEWWANPOH-WAGOORA (PG) CKT-2 AT WAGOORA(PG) | | C | For Pole and interrupter overhauling in 40452 Pneumatic CB, Line shall remain charged through 400kV TBC Bay | 16/Jun/2025 | 09:00 | 20/Jun/2025 | 18:00 | Kindly approve. | PLANNED | Approved | 16-Jun-25 | 09:00 | 20-Jun-25 | 18:00 | |
| 810 | RQ221916 | OCC_231 | cpcc2_sd | BAY | 415 MAIN BAY - 400 KV KISHENPUR-MOGA (PG) CKT-1 (POWERGRID) AT MOGA(PG) | | C | For Overhauling of CB Drive | 12/Jun/2025 | 09:00 | 14/Jun/2025 | 18:00 | Kindly approve. | PLANNED | Approved | 12-Jun-25 | 09:00 | 14-Jun-25 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|-----|--|--------|---|--|-------------|-------|-------------|-------|-----------------|---------|----------|-----------|-------|-----------|-------|--|
| 811 | RQ221915 | OCC_231 | cpc2_sd | BAY | 414 TIE BAY - 50 MVAR BUS REACTOR NO 1 AT 400KV MOGA(PG) (POWERGRID) AND 400 KV KISHENPUR-MOGA (PG) CKT-1 AT 400 KV MOGA(PG) (POWERGRID) | | C | For Overhauling of CB Drive | 09/Jun/2025 | 09:00 | 11/Jun/2025 | 18:00 | Kindly approve. | PLANNED | Approved | 09-Jun-25 | 09:00 | 11-Jun-25 | 18:00 | |
| 812 | RQ221905 | OCC_231 | stuup_sd | BAY | 405 BUS COUPLER BAY - 400 KV JEHTA_HARDOI ROAD (UP) - BUS 1 (UPPTCL) AND 400 KV JEHTA_HARDOI ROAD (UP) - BUS 2 AT 400 KV JEHTA_HARDOI ROAD (UP) (UPPTCL) | UPPTCL | C | * Shutdown of 400 kV Bus Coupler for maintenance work | 20/Jun/2025 | 10:00 | 20/Jun/2025 | 17:00 | | PLANNED | Approved | 20-Jun-25 | 10:00 | 20-Jun-25 | 17:00 | |
| 813 | RQ221912 | OCC_231 | stuup_sd | BAY | 403 BUS COUPLER BAY - 400KV BUS 1 AT BAREILLY(UP) AND 400KV BUS 2 AT BAREILLY(UP) | UPPTCL | C | * For preventive maintenance work. No supply affected. | 09/Jun/2025 | 08:00 | 09/Jun/2025 | 17:00 | | PLANNED | Approved | 09-Jun-25 | 08:00 | 09-Jun-25 | 17:00 | |
| 814 | RQ221873 | OCC_231 | stuup_sd | BAY | 401 MAIN BAY - 400 KV AZAMGARH-GORAKHPUR (UP) CKT-1 (UPPTCL) AT 400 KV GORAKHPUR(UP) | UPPTCL | C | * SHUT DOWN OF 400 KV AZAMGARH C.B FOR MAJOR ULING OF C.B . SUPPLY RUN THROUGH 400 KV TBC BAY. | 04/Jun/2025 | 10:00 | 09/Jun/2025 | 18:00 | | PLANNED | Approved | 04-Jun-25 | 10:00 | 09-Jun-25 | 18:00 | |
| 815 | RQ222843 | OCC_231 | sldcrs_sd | BAY | 405 TIE BAY - 400KV AJMER(RS)-DEEDWANA(MTS) (MTS) CKT-1 AND 400KV AJMER-BHILWARA (RS) CKT-2 AT AJMER(RS) | RRVPNL | D | Quarterly maintenance work of associated equipments of Bay. | 20/Jun/2025 | 08:00 | 20/Jun/2025 | 18:00 | | PLANNED | Approved | 20-Jun-25 | 08:00 | 20-Jun-25 | 18:00 | |
| 816 | RQ222832 | OCC_231 | sldcrs_sd | BAY | 401052D MAIN BAY - 400KV PHAGI-AJMER (RS) CKT-1 AT PHAGI(RS) | RRVPNL | D | QUARTERLY MAINTENANCE WORK OF ASSOCITED BAY EQUIPMENTS | 19/Jun/2025 | 08:00 | 20/Jun/2025 | 18:00 | | PLANNED | Approved | 19-Jun-25 | 08:00 | 20-Jun-25 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|-----|---|--------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|---|
| 817 | RQ222842 | OCC_231 | sldcrs_sd | BAY | 404 MAIN BAY - 400KV AJMER-BHILWARA (RS) CKT-2 AND SELECT AT AJMER(RS) | RRVPNL | D | Quarterly maintenance work of associated equipments of Bay. | 19/Jun/2025 | 08:00 | 19/Jun/2025 | 18:00 | | PLANNED | Approved | 19-Jun-25 | 08:00 | 19-Jun-25 | 18:00 | |
| 818 | RQ222849 | OCC_231 | sldcrs_sd | BAY | 40652T TIE BAY - 400 KV MERTA-HEERAPURA (RS) CKT-1 AND 125 MVAR BUS REACTOR NO 1 AT 400KV MERTA(RS) AT 400 KV MERTA(RS) | RRVPNL | D | QUARTERLY MAINT.WORK | 17/Jun/2025 | 08:00 | 17/Jun/2025 | 18:00 | | PLANNED | Approved | 17-Jun-25 | 08:00 | 17-Jun-25 | 18:00 | |
| 819 | RQ222851 | OCC_231 | sldcrs_sd | BAY | 40652B MAIN BAY - 400 KV MERTA-HEERAPURA (RS) CKT-1 AT MERTA | RRVPNL | D | QUARTERLY MAINT.WORK | 16/Jun/2025 | 08:00 | 16/Jun/2025 | 18:00 | | PLANNED | Approved | 16-Jun-25 | 08:00 | 16-Jun-25 | 18:00 | |
| 820 | RQ222850 | OCC_231 | sldcrs_sd | BAY | 40652A MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV MERTA(RS) | RRVPNL | D | QUARTERLY MAINT.WORK | 13/Jun/2025 | 08:00 | 13/Jun/2025 | 18:00 | | PLANNED | Approved | 13-Jun-25 | 08:00 | 13-Jun-25 | 18:00 | |
| 821 | RQ222848 | OCC_231 | sldcrs_sd | BAY | 40552A MAIN BAY - 400/220 KV 315 MVA ICT 2 AT MERTA(RS) | RRVPNL | D | QUARTERLY MAINT.WORK | 10/Jun/2025 | 08:00 | 10/Jun/2025 | 18:00 | | PLANNED | Approved | 10-Jun-25 | 08:00 | 10-Jun-25 | 18:00 | |
| 822 | RQ222852 | OCC_231 | sldcrs_sd | BAY | 40552B MAIN BAY - 400 KV MERTA-RATANGARH (RS) CKT-1 AT MERTA | RRVPNL | D | QUARTERLY MAINT.WORK | 09/Jun/2025 | 08:00 | 09/Jun/2025 | 18:00 | | PLANNED | Approved | 09-Jun-25 | 08:00 | 09-Jun-25 | 18:00 | |
| 823 | RQ222827 | OCC_231 | sldcrs_sd | BAY | 402-52T TIE BAY - 400 KV ANTA(RS)-KOTA(PG) (RS) CKT-1 (RRVPNL) AND 400 KV ANTA-CHHABRA (RS) CKT-1 AT 400 KV ANTA(RS) (RRVPNL) | RRVPNL | D | Half Yearly Maintenance work | 06/Jun/2025 | 08:00 | 06/Jun/2025 | 18:00 | | PLANNED | Approved | 06-Jun-25 | 08:00 | 06-Jun-25 | 18:00 | May be allowed subject to element must remain in service with other bay |
| 824 | RQ222828 | OCC_231 | sldcrs_sd | BAY | 402-52C MAIN BAY - 400 KV ANTA(RS)-KOTA(PG) (RS) CKT-1 (RRVPNL) | RRVPNL | D | Half Yearly Maintenance work | 05/Jun/2025 | 08:00 | 05/Jun/2025 | 18:00 | | PLANNED | Approved | 05-Jun-25 | 08:00 | 05-Jun-25 | 18:00 | May be allowed subject to element must remain in service with other bay |
| 825 | RQ222826 | OCC_231 | sldcrs_sd | BAY | 402-52D MAIN BAY - 400 KV ANTA-CHHABRA (RS) CKT-1 (RRVPNL) | RRVPNL | D | Half Yearly Maintenance work | 04/Jun/2025 | 08:00 | 04/Jun/2025 | 18:00 | | PLANNED | Approved | 04-Jun-25 | 08:00 | 04-Jun-25 | 18:00 | May be allowed subject to element must remain in service with other bay |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|-----|--|--------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|---|
| 826 | RQ222847 | OCC_231 | sldcrs_sd | BAY | 40552T TIE BAY - 400 KV MERTA-RATANGARH (RS) CKT-1 AND 400/220 KV 315 MVA ICT 2 AT MERTA(RS) AT 400 KV MERTA(RS) | RRVPNL | C | OVERHAULING OF CIRCUIT BREAKER & QUARTERLY MAINT.WORK | 02/Jun/2025 | 08:00 | 04/Jun/2025 | 18:00 | | PLANNED | Approved | 02-Jun-25 | 08:00 | 04-Jun-25 | 18:00 | |
| 827 | RQ222553 | OCC_231 | cpcc1_sd | BAY | 40552T TIE BAY - 400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-1 (RRVPNL) AND 400 KV HEERAPURA-HINDAUN (RS) CKT-1 AT 400 KV HEERAPURA(RS) (RRVPNL) | RRVPNL | C | For retrofitting work | 01/Jun/2025 | 08:00 | 30/Jun/2025 | 18:00 | | PLANNED | Approved | 01-Jun-25 | 08:00 | 30-Jun-25 | 18:00 | |
| 828 | RQ222854 | OCC_231 | sldcrs_sd | BAY | 409 MAIN BAY - 63 MVAR BUS REACTOR NO 2 AT 400 KV KAWAI SCTPS(APR) | APRL | D | Annual maintenance and testing of Bay equipments (CB & CT) | 16/Jun/2025 | 08:00 | 16/Jun/2025 | 18:00 | | PLANNED | Approved | 16-Jun-25 | 08:00 | 16-Jun-25 | 18:00 | |
| 829 | RQ222853 | OCC_231 | sldcrs_sd | BAY | 408 TIE BAY - 63 MVAR BUS REACTOR NO 2 AT 400 KV KAWAI SCTPS(APR) AND 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2 | APRL | D | Annual maintenance and testing of Bay equipments (CB & CT) | 13/Jun/2025 | 08:00 | 13/Jun/2025 | 18:00 | | PLANNED | Approved | 13-Jun-25 | 08:00 | 13-Jun-25 | 18:00 | May be allowed subject to element must remain in service with other bay |
| 830 | RQ222855 | OCC_231 | sldcrs_sd | BAY | 402 TIE BAY - 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1 AND 63 MVAR BUS REACTOR NO 1 AT 400 KV KAWAI SCTPS(APR) AT 400 KV KAWAI SCTPS(APR) | APRL | D | Annual maintenance and testing of Bay equipments (CB & CT) | 11/Jun/2025 | 08:00 | 11/Jun/2025 | 18:00 | | PLANNED | Approved | 11-Jun-25 | 08:00 | 11-Jun-25 | 18:00 | May be allowed subject to element must remain in service with other bay |
| 831 | RQ222856 | OCC_231 | sldcrs_sd | BAY | 401 MAIN BAY - 63 MVAR BUS REACTOR NO 1 AT 400 KV KAWAI SCTPS(APR) | APRL | D | Annual maintenance and testing of Bay equipments (CB & CT) | 09/Jun/2025 | 08:00 | 09/Jun/2025 | 18:00 | | PLANNED | Approved | 09-Jun-25 | 08:00 | 09-Jun-25 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|-------------|---|-------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--------------|
| 832 | RQ221645 | OCC_231 | sldcps_sd | BAY | 404 MAIN BAY - 400KV TALWANDI SABOO(PSG)- MUKTSAR(P) (PS) CKT-2 AT MUKTSAR(P) | PSTCL | D | Protection Testing | 13/Jun/2025 | 14:00 | 13/Jun/2025 | 18:00 | | PLANNED | Approved | 13-Jun-25 | 14:00 | 13-Jun-25 | 18:00 | |
| 833 | RQ221644 | OCC_231 | sldcps_sd | BAY | 403 MAIN BAY - 400KV MUKTSAR- MAKHU (PS) CKT- 1 AT MUKTSAR(P) | PSTCL | D | Protection Testing | 13/Jun/2025 | 09:00 | 13/Jun/2025 | 14:00 | | PLANNED | Approved | 13-Jun-25 | 09:00 | 13-Jun-25 | 14:00 | |
| 834 | RQ221647 | OCC_231 | sldcps_sd | BAY | 402 TIE BAY - 400KV TALWANDI SABOO(PSG)- MUKTSAR(P) (PS) CKT-1 AND 400KV MUKTSAR- MAKHU (PS) CKT- 1 AT MUKTSAR(P) | PSTCL | D | Protection Testing | 06/Jun/2025 | 15:00 | 06/Jun/2025 | 18:00 | line remains charged during shutdown. Shutdown was taken one by one on bay. | PLANNED | Approved | 06-Jun-25 | 15:00 | 06-Jun-25 | 18:00 | |
| 835 | RQ221643 | OCC_231 | sldcps_sd | BAY | 401 MAIN BAY - 400KV TALWANDI SABOO(PSG)- MUKTSAR(P) (PS) CKT-1 AT MUKTSAR(P) | PSTCL | D | Protection Testing | 06/Jun/2025 | 08:00 | 06/Jun/2025 | 18:00 | | PLANNED | Approved | 06-Jun-25 | 08:00 | 06-Jun-25 | 18:00 | |
| 836 | RQ221646 | OCC_231 | sldcps_sd | BAY | 415 MAIN BAY - 400KV RAJPURA TPS(PSG)- RAJPURA(P) (PS) CKT-2 AT RAJPURA(P) | PSTCL | D | Annual maintenance and Protection testing of bay equipments. | 05/Jun/2025 | 08:00 | 05/Jun/2025 | 18:00 | | PLANNED | Approved | 05-Jun-25 | 08:00 | 05-Jun-25 | 18:00 | |
| 837 | RQ221642 | OCC_231 | sldcps_sd | BAY | 409 MAIN BAY - 400/220KV 315 MVA ICT 1 AT MUKTSAR(P) | PSTCL | D | General Maintenance | 02/Jun/2025 | 08:00 | 02/Jun/2025 | 18:00 | | PLANNED | Approved | 02-Jun-25 | 08:00 | 02-Jun-25 | 18:00 | |
| 838 | RQ221878 | OCC_231 | rappc_sd | BAY | 410 MAIN BAY - 400KV RAP5_C(NP)- KOTA(PG) (PG) CKT-2 AT RAP5_C(NP) | NPCIL | C | Preventive maintenance is to be carried out of KOTA- 2 bay equipments in dia-04 at RAPP-7&8 | 03/Jun/2025 | 06:00 | 03/Jun/2025 | 18:00 | | PLANNED | Approved | 03-Jun-25 | 06:00 | 03-Jun-25 | 18:00 | |
| 839 | RQ221641 | OCC_231 | ntpcos_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT DADRI(NT) | NTPC | C | Gravel replacement and oil drain pit drain restoration work. | 28/Jun/2025 | 08:00 | 30/Jun/2025 | 18:00 | | PLANNED | Approved | 28-Jun-25 | 08:00 | 30-Jun-25 | 18:00 | |
| 840 | RQ222378 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 4 AT FATEHGARH_II(P G) | | D | For RTCC commissioning & CoE Compliances, AMP of ICT | 27/Jun/2025 | 18:00 | 30/Jun/2025 | 23:00 | | PLANNED | Approved | 27-Jun-25 | 18:00 | 30-Jun-25 | 23:00 | May be given |
| 841 | RQ222376 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT FATEHGARH_II(P G) | | D | For erection work of bay extension of 400kv/220kv ICT 11 Dia at Fatehgarh 2 RS INFRA | 26/Jun/2025 | 18:00 | 27/Jun/2025 | 23:00 | | PLANNED | Approved | 26-Jun-25 | 18:00 | 27-Jun-25 | 23:00 | May be given |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-------------|---|--|---|---|-------------|-------|-------------|-------|-----------------|---------|----------|-----------|-------|-----------|-------|----------------------------|
| 842 | RQ222359 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 5 AT BIKANER_2 (PBTSL) | | D | For Bay Extension works | 26/Jun/2025 | 17:00 | 27/Jun/2025 | 23:00 | | PLANNED | Approved | 26-Jun-25 | 17:00 | 27-Jun-25 | 23:00 | May be given from 17:00Hrs |
| 843 | RQ221956 | OCC_231 | cpcc2_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT JALANDHAR(PG) | | D | FOR LBB & 220KV BUS BAR PROT RETROFITTING | 26/Jun/2025 | 10:00 | 26/Jun/2025 | 12:00 | Kindly approve. | PLANNED | Approved | 26-Jun-25 | 10:00 | 26-Jun-25 | 12:00 | |
| 844 | RQ222320 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 3 AT BHIWADI(PG) | | D | Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays in its main bay and AMP works | 26/Jun/2025 | 09:00 | 26/Jun/2025 | 18:00 | | PLANNED | Approved | 26-Jun-25 | 09:00 | 26-Jun-25 | 18:00 | |
| 845 | RQ222375 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT FATEHGARH_II(PG) | | D | For erection work of bay extension of 400kV/220kV ICT 11 Dia at Fatehgarh 2 RS INFRA | 25/Jun/2025 | 18:00 | 26/Jun/2025 | 23:00 | | PLANNED | Approved | 25-Jun-25 | 18:00 | 26-Jun-25 | 23:00 | May be given |
| 846 | RQ221955 | OCC_231 | cpcc2_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT JALANDHAR(PG) | | D | FOR LBB & 220KV BUS BAR PROT RETROFITTING | 25/Jun/2025 | 10:00 | 25/Jun/2025 | 12:00 | Kindly approve. | PLANNED | Approved | 25-Jun-25 | 10:00 | 25-Jun-25 | 12:00 | |
| 847 | RQ222319 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT BHIWADI(PG) | | D | Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays in its main bay and AMP works | 25/Jun/2025 | 09:00 | 25/Jun/2025 | 18:00 | | PLANNED | Approved | 25-Jun-25 | 09:00 | 25-Jun-25 | 18:00 | |
| 848 | RQ222356 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT BIKANER_2 (PBTSL) | | D | For Bay Extension works | 24/Jun/2025 | 17:00 | 25/Jun/2025 | 23:00 | | PLANNED | Approved | 24-Jun-25 | 17:00 | 25-Jun-25 | 23:00 | May be given from 17:00Hrs |
| 849 | RQ221954 | OCC_231 | cpcc2_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT JALANDHAR(PG) | | D | FOR LBB & 220KV BUS BAR PROT RETROFITTING | 24/Jun/2025 | 10:00 | 24/Jun/2025 | 12:00 | Kindly approve. | PLANNED | Approved | 24-Jun-25 | 10:00 | 24-Jun-25 | 12:00 | |
| 850 | RQ222318 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT BHIWADI(PG) | | D | Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays in its main bay and AMP works | 24/Jun/2025 | 09:00 | 24/Jun/2025 | 18:00 | | PLANNED | Approved | 24-Jun-25 | 09:00 | 24-Jun-25 | 18:00 | |
| 851 | RQ222312 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 8 AT BHADLA_2 (PG) | | D | AMP Work, CSD Fine Tuning | 23/Jun/2025 | 18:00 | 24/Jun/2025 | 23:00 | | PLANNED | Approved | 23-Jun-25 | 18:00 | 24-Jun-25 | 23:00 | May be given |
| 852 | RQ222374 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 10 AT FATEHGARH_II(PG) | | D | For RTCC commissioning, Erection of the LM tower near 220 kV GIS bus duct | 23/Jun/2025 | 18:00 | 24/Jun/2025 | 23:00 | | PLANNED | Approved | 23-Jun-25 | 18:00 | 24-Jun-25 | 23:00 | May be given |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-------------|---|--|---|--|-------------|-------|-------------|-------|-----------------|---------|----------|-----------|-------|-----------|-------|--|
| 853 | RQ221950 | OCC_231 | cpcc2_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT DEHAR(BB) | | D | For AMP of ICT along with its associated 400 KV & 220 KV Bays & Mech. Protection modification. | 23/Jun/2025 | 10:00 | 23/Jun/2025 | 16:00 | Kindly approve. | PLANNED | Approved | 01-Jun-25 | 10:00 | 01-Jun-25 | 16:00 | Subject to real time grid conditions and BBMB consent. |
| 854 | RQ222338 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT BASSI(PG) | | D | 400kV Busbar Relay Retrofitment work. | 23/Jun/2025 | 09:00 | 24/Jun/2025 | 18:00 | | PLANNED | Approved | 23-Jun-25 | 09:00 | 24-Jun-25 | 18:00 | |
| 855 | RQ222377 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT FATEHGARH_II(P G) | | D | For RTCC commissioning & CoE Compliances, AMP of ICT | 22/Jun/2025 | 18:00 | 24/Jun/2025 | 23:00 | | PLANNED | Approved | 22-Jun-25 | 18:00 | 24-Jun-25 | 23:00 | May be given |
| 856 | RQ222355 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT BIKANER_2 (PBTSI) | | D | For Bay Extension works | 22/Jun/2025 | 17:00 | 23/Jun/2025 | 23:00 | | PLANNED | Approved | 22-Jun-25 | 17:00 | 23-Jun-25 | 23:00 | May be given from 17:00Hrs |
| 857 | RQ222373 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 9 AT FATEHGARH_II(P G) | | D | For RTCC commissioning & CoE Compliances, AMP of ICT | 21/Jun/2025 | 18:00 | 22/Jun/2025 | 23:00 | | PLANNED | Approved | 21-Jun-25 | 18:00 | 22-Jun-25 | 23:00 | May be given |
| 858 | RQ222311 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 7 AT BHADLA_2 (PG) | | D | AMP Work, CSD Fine Tuning | 21/Jun/2025 | 18:00 | 22/Jun/2025 | 23:00 | | PLANNED | Approved | 21-Jun-25 | 18:00 | 22-Jun-25 | 23:00 | May be given |
| 859 | RQ222379 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 5 AT FATEHGARH_II(P G) | | D | For RTCC commissioning & CoE Compliances, AMP of ICT | 21/Jun/2025 | 18:00 | 22/Jun/2025 | 23:00 | | PLANNED | Approved | 21-Jun-25 | 18:00 | 22-Jun-25 | 23:00 | May be given |
| 860 | RQ222337 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT BASSI(PG) | | D | 400kV Busbar Relay Retrofitment work. | 21/Jun/2025 | 09:00 | 22/Jun/2025 | 18:00 | | PLANNED | Approved | 21-Jun-25 | 09:00 | 22-Jun-25 | 18:00 | |
| 861 | RQ222372 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 8 AT FATEHGARH_II(P G) | | D | For RTCC commissioning & CoE Compliances | 19/Jun/2025 | 18:00 | 20/Jun/2025 | 23:00 | | PLANNED | Approved | 19-Jun-25 | 18:00 | 20-Jun-25 | 23:00 | May be given |
| 862 | RQ222310 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 6 AT BHADLA_2 (PG) | | D | AMP Work, CSD Fine Tuning | 19/Jun/2025 | 18:00 | 20/Jun/2025 | 23:00 | | PLANNED | Approved | 19-Jun-25 | 18:00 | 20-Jun-25 | 23:00 | May be given |
| 863 | RQ222331 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 8 AT BHADLA(PG) | | D | Attending COE/protection Audit points & CSD fine tuning | 19/Jun/2025 | 09:00 | 19/Jun/2025 | 18:00 | | PLANNED | Approved | 19-Jun-25 | 17:00 | 19-Jun-25 | 23:00 | May be given from 17:00Hrs |
| 864 | RQ222333 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT BAGHPAT(PG) | | D | General AMP of ICT & Relay Testing Work | 18/Jun/2025 | 09:00 | 18/Jun/2025 | 18:00 | | PLANNED | Approved | 18-Jun-25 | 09:00 | 18-Jun-25 | 18:00 | |
| 865 | RQ222330 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 5 AT BHADLA(PG) | | D | Attending COE/protection Audit points & CSD fine tuning | 18/Jun/2025 | 09:00 | 18/Jun/2025 | 18:00 | | PLANNED | Approved | 18-Jun-25 | 17:00 | 18-Jun-25 | 23:00 | May be given from 17:00Hrs |
| 866 | RQ222371 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 7 AT FATEHGARH_II(P G) | | D | For RTCC commissioning & CoE Compliances | 17/Jun/2025 | 18:00 | 18/Jun/2025 | 23:00 | | PLANNED | Approved | 17-Jun-25 | 18:00 | 18-Jun-25 | 23:00 | May be given |
| 867 | RQ222309 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 5 AT BHADLA_2 (PG) | | D | AMP Work, CSD Fine Tuning | 17/Jun/2025 | 18:00 | 18/Jun/2025 | 23:00 | | PLANNED | Approved | 17-Jun-25 | 18:00 | 18-Jun-25 | 23:00 | May be given |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-------------|---|--|---|--|-------------|-------|-------------|-------|-----------------|---------|----------|-----------|-------|-----------|-------|---|
| 868 | RQ222362 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 8 AT BIKANER_2 (PBTSL) | | D | For Bay Extension works | 17/Jun/2025 | 17:00 | 20/Jun/2025 | 23:00 | | PLANNED | Approved | 17-Jun-25 | 17:00 | 20-Jun-25 | 23:00 | May be given from 17:00Hrs |
| 869 | RQ222349 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 4 AT MANDOLA(PG) | | D | FOR AMP WORK | 17/Jun/2025 | 09:00 | 17/Jun/2025 | 18:00 | | PLANNED | Approved | 25-May-25 | 09:00 | 25-May-25 | 18:00 | |
| 870 | RQ222329 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 6 AT BHADLA(PG) | | D | Attending COE/protection Audit points & CSD fine tuning | 17/Jun/2025 | 09:00 | 17/Jun/2025 | 18:00 | | PLANNED | Approved | 17-Jun-25 | 17:00 | 17-Jun-25 | 23:00 | May be given from 17:00Hrs |
| 871 | RQ222380 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 6 AT FATEHGARH_II(PG) | | D | For AMP works | 16/Jun/2025 | 18:00 | 16/Jun/2025 | 23:00 | | PLANNED | Approved | 16-Jun-25 | 18:00 | 16-Jun-25 | 23:00 | May be given |
| 872 | RQ222341 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT BIKANER(PG) | | D | AMP work | 16/Jun/2025 | 15:00 | 16/Jun/2025 | 23:59 | | PLANNED | Approved | 16-Jun-25 | 17:00 | 16-Jun-25 | 23:59 | May be given from 17:00Hrs |
| 873 | RQ222332 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT BAGHPAT(PG) | | C | For SF6 gas leakage arrest work in 220 kV side LA of Y-phase and General AMP | 16/Jun/2025 | 09:00 | 17/Jun/2025 | 18:00 | | PLANNED | Approved | 24-May-25 | 09:00 | 25-May-25 | 18:00 | May be preponed and must complete the work by 25.05.2025 /Subject to UP consent for Load management |
| 874 | RQ222308 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 4 AT BHADLA_2 (PG) | | D | AMP Work, CSD Fine Tuning | 15/Jun/2025 | 18:00 | 16/Jun/2025 | 23:00 | | PLANNED | Approved | 15-Jun-25 | 18:00 | 16-Jun-25 | 23:00 | May be given |
| 875 | RQ222370 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 6 AT FATEHGARH_II(PG) | | D | For RTCC commissioning & CoE Compliances | 15/Jun/2025 | 18:00 | 16/Jun/2025 | 23:00 | | PLANNED | Approved | 15-Jun-25 | 18:00 | 16-Jun-25 | 23:00 | May be given |
| 876 | RQ222317 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 3 AT BHIWADI(PG) | | D | Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays in its tie bay | 14/Jun/2025 | 09:00 | 14/Jun/2025 | 13:00 | | PLANNED | Approved | 14-Jun-25 | 09:00 | 14-Jun-25 | 13:00 | |
| 877 | RQ222307 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT BHADLA_2 (PG) | | D | AMP Work, CSD Fine Tuning | 13/Jun/2025 | 18:00 | 14/Jun/2025 | 23:00 | | PLANNED | Approved | 13-Jun-25 | 18:00 | 14-Jun-25 | 23:00 | May be given |
| 878 | RQ222361 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 7 AT BIKANER_2 (PBTSL) | | D | For Bay Extension works | 13/Jun/2025 | 17:00 | 16/Jun/2025 | 23:00 | | PLANNED | Approved | 13-Jun-25 | 17:00 | 16-Jun-25 | 23:00 | May be given from 17:00Hrs |
| 879 | RQ221949 | OCC_231 | cpcc2_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 3 AT HAMIRPUR(PG) | | D | For AMP of ICT, Insulation Coating on Tertiary Bushing Live portion and Connectors. | 13/Jun/2025 | 10:00 | 13/Jun/2025 | 16:00 | Kindly approve. | PLANNED | Approved | 13-Jun-25 | 10:00 | 13-Jun-25 | 16:00 | |
| 880 | RQ222351 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT BAHADURGARH(PG) | | D | LBB TESTING AND GENERAL MAINTENANCE OF EQUIPMENTS | 13/Jun/2025 | 09:00 | 13/Jun/2025 | 18:00 | | PLANNED | Approved | 13-Jun-25 | 09:00 | 13-Jun-25 | 18:00 | |
| 881 | RQ222352 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 3 AT BHINMAL(PG) | | D | AMP work | 12/Jun/2025 | 09:00 | 12/Jun/2025 | 18:00 | | PLANNED | Approved | 12-Jun-25 | 09:00 | 12-Jun-25 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-------------|---|--|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|----------------------------|
| 882 | RQ222316 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT BHIWADI(PG) | | D | Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays in its tie bay | 12/Jun/2025 | 09:00 | 12/Jun/2025 | 13:00 | | PLANNED | Approved | 12-Jun-25 | 09:00 | 12-Jun-25 | 13:00 | |
| 883 | RQ222328 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 7 AT BHADLA(PG) | | D | Attending COE/protection Audit points & CSD fine tuning | 12/Jun/2025 | 09:00 | 12/Jun/2025 | 18:00 | | PLANNED | Approved | 12-Jun-25 | 17:00 | 12-Jun-25 | 23:00 | May be given from 17:00Hrs |
| 884 | RQ222306 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT BHADLA_2 (PG) | | D | AMP Work, CSD Fine Tuning | 11/Jun/2025 | 18:00 | 12/Jun/2025 | 23:00 | | PLANNED | Approved | 11-Jun-25 | 18:00 | 12-Jun-25 | 23:00 | May be given |
| 885 | RQ222340 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT ROORKEE(PG) | | D | relay retrofitment work | 11/Jun/2025 | 09:00 | 11/Jun/2025 | 18:00 | | PLANNED | Approved | 11-Jun-25 | 09:00 | 11-Jun-25 | 18:00 | |
| 886 | RQ222315 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT BHIWADI(PG) | | D | Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays in its tie bay | 11/Jun/2025 | 09:00 | 11/Jun/2025 | 13:00 | | PLANNED | Approved | 11-Jun-25 | 09:00 | 11-Jun-25 | 13:00 | |
| 887 | RQ222327 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 4 AT BHADLA(PG) | | D | Attending COE/protection Audit points & CSD fine tuning | 11/Jun/2025 | 09:00 | 11/Jun/2025 | 18:00 | | PLANNED | Approved | 11-Jun-25 | 17:00 | 11-Jun-25 | 23:00 | May be given from 17:00Hrs |
| 888 | RQ222348 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT MANDOLA(PG) | | D | FOR AMP WORK | 11/Jun/2025 | 09:00 | 11/Jun/2025 | 18:00 | | PLANNED | Approved | 26-May-25 | 09:00 | 26-May-25 | 18:00 | |
| 889 | RQ222350 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT BAHADURGARH(PG) | | D | LBB TESTING AND GENERAL MAINTENANCE OF EQUIPMENTS | 11/Jun/2025 | 09:00 | 11/Jun/2025 | 18:00 | | PLANNED | Approved | 11-Jun-25 | 09:00 | 11-Jun-25 | 18:00 | |
| 890 | RQ222343 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT BALLABHGARH(PG) | | D | For scheme checking work | 11/Jun/2025 | 08:00 | 11/Jun/2025 | 18:00 | | PLANNED | Approved | 11-Jun-25 | 08:00 | 11-Jun-25 | 18:00 | |
| 891 | RQ222326 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT BHADLA(PG) | | D | Attending COE/protection Audit points & CSD fine tuning | 10/Jun/2025 | 09:00 | 10/Jun/2025 | 18:00 | | PLANNED | Approved | 10-Jun-25 | 17:00 | 10-Jun-25 | 23:00 | May be given from 17:00Hrs |
| 892 | RQ222347 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT MANDOLA(PG) | | D | FOR AMP WORK | 10/Jun/2025 | 09:00 | 10/Jun/2025 | 18:00 | | PLANNED | Approved | 27-May-25 | 09:00 | 27-May-25 | 18:00 | |
| 893 | RQ222339 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT ROORKEE(PG) | | D | relay retrofitment work | 10/Jun/2025 | 09:00 | 10/Jun/2025 | 18:00 | | PLANNED | Approved | 10-Jun-25 | 09:00 | 10-Jun-25 | 18:00 | |
| 894 | RQ222342 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 4 AT BALLABHGARH(PG) | | D | For scheme checking work | 10/Jun/2025 | 08:00 | 10/Jun/2025 | 18:00 | | PLANNED | Approved | 10-Jun-25 | 08:00 | 10-Jun-25 | 18:00 | |
| 895 | RQ222305 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT BHADLA_2 (PG) | | D | AMP Work, CSD Fine Tuning | 09/Jun/2025 | 18:00 | 10/Jun/2025 | 23:00 | | PLANNED | Approved | 09-Jun-25 | 18:00 | 10-Jun-25 | 23:00 | May be given |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-------------|--|--|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 896 | RQ222360 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 6 AT BIKANER_2 (PBTSL) | | D | For Bay Extension works | 09/Jun/2025 | 17:00 | 12/Jun/2025 | 23:00 | | PLANNED | Approved | 09-Jun-25 | 17:00 | 12-Jun-25 | 23:00 | May be given from 17:00Hrs |
| 897 | RQ221952 | OCC_231 | cpcc2_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT LUDHIANA(PG) | | D | AMP Work | 09/Jun/2025 | 10:00 | 09/Jun/2025 | 16:00 | Kindly approve. | PLANNED | Approved | 09-Jun-25 | 10:00 | 09-Jun-25 | 16:00 | |
| 898 | RQ221953 | OCC_231 | cpcc2_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 3 AT SAMBA(PG) | | D | AMP Work | 09/Jun/2025 | 10:00 | 09/Jun/2025 | 16:00 | Kindly approve. | PLANNED | Approved | 09-Jun-25 | 10:00 | 09-Jun-25 | 16:00 | |
| 899 | RQ222325 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT BHADLA(PG) | | D | Attending COE/protection Audit points & CSD fine tuning | 09/Jun/2025 | 09:00 | 09/Jun/2025 | 18:00 | | PLANNED | Approved | 09-Jun-25 | 17:00 | 09-Jun-25 | 23:00 | May be given from 17:00Hrs |
| 900 | RQ222354 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT HISSAR(PG) | | D | AMP work | 09/Jun/2025 | 09:00 | 09/Jun/2025 | 18:00 | | PLANNED | Approved | 09-Jun-25 | 09:00 | 09-Jun-25 | 18:00 | |
| 901 | RQ222324 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT BHADLA(PG) | | D | Attending COE/protection Audit points & CSD fine tuning | 07/Jun/2025 | 09:00 | 07/Jun/2025 | 18:00 | | PLANNED | Approved | 07-Jun-25 | 17:00 | 07-Jun-25 | 23:00 | May be given from 17:00Hrs |
| 902 | RQ222358 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 4 AT BIKANER_2 (PBTSL) | | D | For Bay Extension works | 05/Jun/2025 | 17:00 | 08/Jun/2025 | 23:00 | | PLANNED | Approved | 05-Jun-25 | 17:00 | 08-Jun-25 | 23:00 | May be given from 17:00Hrs |
| 903 | RQ222336 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT BASSI(PG) | | D | 400kV Busbar Relay Retrofitment work. | 05/Jun/2025 | 09:00 | 11/Jun/2025 | 18:00 | | PLANNED | Approved | 05-Jun-25 | 09:00 | 11-Jun-25 | 18:00 | |
| 904 | RQ222345 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT SAHARANPUR(PG) | | D | For AMP Purpose | 05/Jun/2025 | 08:00 | 05/Jun/2025 | 18:00 | | PLANNED | Approved | 05-Jun-25 | 08:00 | 05-Jun-25 | 18:00 | |
| 905 | RQ221957 | OCC_231 | cpcc2_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT WAGOORA(PG) | | D | For Replacement of 220kV ICT-2 20289B to Bus-2 Droppers Under ADDCAP vide CERC petition No 470/TT/2020 dated 14.10.2021 | 04/Jun/2025 | 09:00 | 04/Jun/2025 | 18:00 | Under construction head. Kindly approve. | PLANNED | Approved | 04-Jun-25 | 09:00 | 04-Jun-25 | 18:00 | |
| 906 | RQ222344 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT SAHARANPUR(PG) | | D | For AMP Purpose | 03/Jun/2025 | 08:00 | 03/Jun/2025 | 18:00 | | PLANNED | Approved | 03-Jun-25 | 08:00 | 03-Jun-25 | 18:00 | |
| 907 | RQ221948 | OCC_231 | cpcc2_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT PARBATI POOLING BANALA(PG) | | C | Replacement of defective ICT-2 B phase Unit with Cold spare. | 02/Jun/2025 | 09:00 | 04/Jun/2025 | 17:00 | Kindly approve. | PLANNED | Approved | 02-Jun-25 | 09:00 | 04-Jun-25 | 17:00 | |
| 908 | RQ222346 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT MANDOLA(PG) | | D | FOR AMP WORK | 02/Jun/2025 | 09:00 | 02/Jun/2025 | 18:00 | | PLANNED | Approved | 28-May-25 | 09:00 | 28-May-25 | 18:00 | |
| 909 | RQ221951 | OCC_231 | cpcc2_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT PATIALA(PG) | | C | for AMP WORKS & Internal Inspection | 02/Jun/2025 | 09:00 | 05/Jun/2025 | 17:30 | Kindly approve. | PLANNED | Approved | 02-Jun-25 | 09:00 | 05-Jun-25 | 17:30 | May be given on daily basis subject to consent of Punjab SLDC. |
| 910 | RQ222357 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT BIKANER_2 (PBTSL) | | D | For Bay Extension works | 01/Jun/2025 | 17:00 | 04/Jun/2025 | 23:00 | | PLANNED | Approved | 01-Jun-25 | 17:00 | 04-Jun-25 | 23:00 | May be given from 17:00Hrs |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|-------------|---|--------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|----------------------------|
| 911 | RQ222640 | OCC_231 | sldcrs_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 3 AT AJMER(RS) | RRVPNL | D | Quarterly maintenance work of associated equipments of Bay. | 26/Jun/2025 | 08:00 | 26/Jun/2025 | 18:00 | | PLANNED | Approved | 26-Jun-25 | 08:00 | 26-Jun-25 | 18:00 | |
| 912 | RQ222658 | OCC_231 | sldcrs_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT BHADLA(RS) | RRVPNL | D | Half Yearly Maintenance work at 400KV GSS, Bhadla | 23/Jun/2025 | 16:00 | 23/Jun/2025 | 23:00 | | PLANNED | Approved | 23-Jun-25 | 17:00 | 23-Jun-25 | 23:00 | May be given from 17:00Hrs |
| 913 | RQ222638 | OCC_231 | sldcrs_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT BHADLA(RS) | RRVPNL | D | Half Yearly Maintenance work at 400KV GSS, Bhadla | 21/Jun/2025 | 16:00 | 21/Jun/2025 | 23:00 | | PLANNED | Rejected | | | | | Duplicate entry |
| 914 | RQ222633 | OCC_231 | sldcrs_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT BHADLA(RS) | RRVPNL | D | Half Yearly Maintenance work at 400KV GSS, Bhadla | 19/Jun/2025 | 16:00 | 20/Jun/2025 | 23:00 | | PLANNED | Approved | 19-Jun-25 | 17:00 | 20-Jun-25 | 23:00 | May be given from 17:00Hrs |
| 915 | RQ222639 | OCC_231 | sldcrs_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 3 AT RATANGARH(RS) | RRVPNL | D | Half yearly maintenance of ILT & bay equipments . | 19/Jun/2025 | 08:00 | 19/Jun/2025 | 18:00 | | PLANNED | Approved | 19-Jun-25 | 08:00 | 19-Jun-25 | 18:00 | |
| 916 | RQ222645 | OCC_231 | sldcrs_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT KANKANI(RS) | RRVPNL | D | Preventive maintenance & Testing of bay and equipments | 18/Jun/2025 | 08:00 | 18/Jun/2025 | 18:00 | | PLANNED | Approved | 18-Jun-25 | 16:00 | 18-Jun-25 | 23:00 | May be given from 16:00Hrs |
| 917 | RQ222642 | OCC_231 | sldcrs_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT BHADLA(RS) | RRVPNL | D | Half Yearly Maintenance work at 400KV GSS, Bhadla | 17/Jun/2025 | 16:00 | 18/Jun/2025 | 23:00 | | PLANNED | Approved | 17-Jun-25 | 17:00 | 18-Jun-25 | 23:00 | May be given from 17:00Hrs |
| 918 | RQ222634 | OCC_231 | sldcrs_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT RATANGARH(RS) | RRVPNL | D | Half yearly maintenance of ILT & bay equipments . | 17/Jun/2025 | 08:00 | 17/Jun/2025 | 18:00 | | PLANNED | Approved | 17-Jun-25 | 08:00 | 17-Jun-25 | 18:00 | |
| 919 | RQ222646 | OCC_231 | sldcrs_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT KANKANI(RS) | RRVPNL | D | Preventive maintenance & Testing of bay and equipments | 16/Jun/2025 | 08:00 | 16/Jun/2025 | 18:00 | | PLANNED | Approved | 16-Jun-25 | 16:00 | 16-Jun-25 | 23:00 | May be given from 16:00Hrs |
| 920 | RQ222635 | OCC_231 | sldcrs_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT RATANGARH(RS) | RRVPNL | D | Half yearly maintenance of ILT & bay equipments . | 14/Jun/2025 | 08:00 | 14/Jun/2025 | 18:00 | | PLANNED | Approved | 14-Jun-25 | 08:00 | 14-Jun-25 | 18:00 | |
| 921 | RQ222637 | OCC_231 | sldcrs_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT BABAI(RS) | RRVPNL | D | Half Yearly maintenance and testing of equipments | 12/Jun/2025 | 06:00 | 12/Jun/2025 | 15:00 | | PLANNED | Approved | 12-Jun-25 | 06:00 | 12-Jun-25 | 15:00 | |
| 922 | RQ222649 | OCC_231 | sldcrs_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 4 AT JAISALMER(RS) | RRVPNL | D | Half yearly Maintenance and testing of equipments at 400 KV GSS Jsl-2 (Bhensara) | 05/Jun/2025 | 17:00 | 05/Jun/2025 | 23:00 | | PLANNED | Approved | 05-Jun-25 | 17:00 | 05-Jun-25 | 23:00 | |
| 923 | RQ222632 | OCC_231 | sldcrs_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT BABAI(RS) | RRVPNL | D | Half Yearly maintenance and testing of equipments | 05/Jun/2025 | 06:00 | 05/Jun/2025 | 15:00 | | PLANNED | Approved | 05-Jun-25 | 06:00 | 05-Jun-25 | 15:00 | |
| 924 | RQ222644 | OCC_231 | sldcrs_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT JAISALMER(RS) | RRVPNL | D | Half yearly Maintenance and testing of equipments at 400 KV GSS Jsl-2 (Bhensara) | 04/Jun/2025 | 17:00 | 04/Jun/2025 | 23:00 | | PLANNED | Approved | 04-Jun-25 | 17:00 | 04-Jun-25 | 23:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|-------------|--|------------|---|--|-------------|-------|-------------|-------|-----------------|---------|----------|-----------|-------|-----------|-------|--|
| 925 | RQ222650 | OCC_231 | sldcrs_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT JAISALMER(RS) | RRVPNL | D | Half yearly Maintenance and testing of equipments at 400 KV GSS Jsl-2 (Bhensara) | 03/Jun/2025 | 17:00 | 03/Jun/2025 | 23:00 | | PLANNED | Approved | 03-Jun-25 | 17:00 | 03-Jun-25 | 23:00 | |
| 926 | RQ222643 | OCC_231 | sldcrs_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT JAISALMER(RS) | RRVPNL | D | Half yearly Maintenance and testing of equipments at 400 KV GSS Jsl-2 (Bhensara) | 02/Jun/2025 | 17:00 | 02/Jun/2025 | 23:00 | | PLANNED | Approved | 02-Jun-25 | 17:00 | 02-Jun-25 | 23:00 | |
| 927 | RQ222858 | OCC_231 | sldcrs_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 4 AT JAISALMER(RS) | RRVPNL | D | Shutdown is required on 19.05.2025 For attending punch point of Fine tuning of PSD 400/220KV ,500MVA ICT-4 Bay No.406 & Bay No.405 (Tie) of 400KV Power Grid bay | 01/Jun/2025 | 08:00 | 01/Jun/2025 | 18:00 | | PLANNED | Approved | 19-May-25 | 16:00 | 19-May-25 | 23:00 | |
| 928 | RQ221681 | OCC_231 | cpcc3_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT KANPUR(PG) | POWER GRID | D | AMP of ICT-1 at Kanpur | 20/Jun/2025 | 08:00 | 20/Jun/2025 | 18:00 | | PLANNED | Approved | 20-Jun-25 | 08:00 | 20-Jun-25 | 18:00 | |
| 929 | RQ221680 | OCC_231 | cpcc3_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT KANPUR(PG) | POWER GRID | D | AMP of ICT-2 at Kanpur | 19/Jun/2025 | 08:00 | 19/Jun/2025 | 18:00 | | PLANNED | Approved | 19-Jun-25 | 08:00 | 19-Jun-25 | 18:00 | |
| 930 | RQ221682 | OCC_231 | cpcc3_sd | TRANSFORMER | 400/132 KV 200 MVA ICT 1 AT BALIA(PG) | POWER GRID | D | ICT AMP | 09/Jun/2025 | 09:00 | 09/Jun/2025 | 18:00 | | PLANNED | Approved | 09-Jun-25 | 09:00 | 09-Jun-25 | 18:00 | |
| 931 | RQ222298 | OCC_231 | cpcc2_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 3 AT KISHENPUR(PG) | POWER GRID | D | For AMP Works. | 02/Jun/2025 | 10:00 | 02/Jun/2025 | 17:00 | Kindly approve. | PLANNED | Approved | 02-Jun-25 | 10:00 | 02-Jun-25 | 17:00 | |
| 932 | RQ222299 | OCC_231 | cpcc2_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT KISHENPUR(PG) | POWER GRID | D | For AMP Works. | 01/Jun/2025 | 10:00 | 01/Jun/2025 | 17:00 | Kindly approve. | PLANNED | Approved | 01-Jun-25 | 10:00 | 01-Jun-25 | 17:00 | |
| 933 | RQ221891 | OCC_231 | stuup_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT ALIGARH(UP) | UPPTCL | D | Preventive Maintenance and Testing Works | 18/Jun/2025 | 08:00 | 18/Jun/2025 | 18:00 | | PLANNED | Approved | 18-Jun-25 | 08:00 | 18-Jun-25 | 18:00 | |
| 934 | RQ221581 | OCC_231 | stuup_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 4 AT SULTANPUR(UP) | UPPTCL | C | * For Preventive Maintenance of Transformer | 18/Jun/2025 | 00:00 | 18/Jun/2025 | 17:00 | | PLANNED | Approved | 18-Jun-25 | 00:00 | 18-Jun-25 | 17:00 | |
| 935 | RQ221577 | OCC_231 | stuup_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT JEHTA_HARDOI ROAD (UP) | UPPTCL | C | * Shutdown of 500 MVA ICT-2 For Aircell replacement work | 17/Jun/2025 | 10:00 | 18/Jun/2025 | 17:00 | | PLANNED | Approved | 17-Jun-25 | 10:00 | 18-Jun-25 | 17:00 | |
| 936 | RQ221573 | OCC_231 | stuup_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT PANKI(UP) | UPPTCL | C | * SHUTDOWN OF 315 MVA ICT-II FOR REPLACEMENT OF 315MVA ICT-II TO 500MVA ICT-II | 17/Jun/2025 | 10:00 | 16/Jul/2025 | 17:00 | | PLANNED | Rejected | | | | | May be rejected and planned after 15th September,2025 due to high demand period of Northern region to avoid any contingency/ Loading of 500MVA ICT 1 will be overloaded during peak time |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-------------|--|--------|---|---|-------------|-------|-------------|-------|---|---------|----------|-----------|-------|-----------|-------|---|
| 937 | RQ221583 | OCC_231 | stuup_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 3 AT SULTANPUR(UP) | UPPTCL | C | * For Preventive Maintenance of Transformer | 17/Jun/2025 | 10:00 | 17/Jun/2025 | 17:00 | | PLANNED | Approved | 17-Jun-25 | 10:00 | 17-Jun-25 | 17:00 | |
| 938 | RQ221574 | OCC_231 | stuup_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT PANKI(UP) | UPPTCL | C | * SHUTDOWN OF 500MVA ICT-I FOR BAY MAINTENANCE. | 16/Jun/2025 | 10:00 | 16/Jun/2025 | 17:00 | | PLANNED | Approved | 16-Jun-25 | 10:00 | 16-Jun-25 | 17:00 | |
| 939 | RQ221578 | OCC_231 | stuup_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT JEHTA_HARDOI ROAD (UP) | UPPTCL | C | * Shutdown of 500 MVA ICT-1 for OLTC auto breather rectification work | 16/Jun/2025 | 10:00 | 16/Jun/2025 | 17:00 | | PLANNED | Approved | 16-Jun-25 | 10:00 | 16-Jun-25 | 17:00 | |
| 940 | RQ221582 | OCC_231 | stuup_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT SULTANPUR(UP) | UPPTCL | C | * For Preventive Maintenance of Transformer | 16/Jun/2025 | 10:00 | 16/Jun/2025 | 17:00 | | PLANNED | Approved | 16-Jun-25 | 10:00 | 16-Jun-25 | 17:00 | |
| 941 | RQ221890 | OCC_231 | stuup_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT ALIGARH(UP) | UPPTCL | D | Preventive Maintenance and Testing Works | 12/Jun/2025 | 08:00 | 12/Jun/2025 | 18:00 | | PLANNED | Approved | 12-Jun-25 | 08:00 | 12-Jun-25 | 18:00 | |
| 942 | RQ221894 | OCC_231 | stuup_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT SAMBHAL_PRSTL (UP) | UPPTCL | D | AMP work | 11/Jun/2025 | 10:00 | 11/Jun/2025 | 17:00 | | PLANNED | Approved | 11-Jun-25 | 10:00 | 11-Jun-25 | 17:00 | |
| 943 | RQ221895 | OCC_231 | stuup_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT SAMBHAL_PRSTL (UP) | UPPTCL | D | AMP work | 10/Jun/2025 | 10:00 | 10/Jun/2025 | 17:00 | | PLANNED | Approved | 10-Jun-25 | 10:00 | 10-Jun-25 | 17:00 | |
| 944 | RQ221896 | OCC_231 | stuup_sd | TRANSFORMER | 400/132 KV 100 MVA ICT 3 AT ANPARA(UP) | UPPTCL | D | Bay Maintenance | 06/Jun/2025 | 08:00 | 07/Jun/2025 | 18:00 | | PLANNED | Rejected | | | | | May be rejected as Element must remain in service for bay maintenance |
| 945 | RQ221903 | OCC_231 | stuup_sd | TRANSFORMER | 400/220 KV 200 MVA ICT 3 AT AGRA SOUTH(UP) | UPPTCL | D | Routine Maintenance and Test Work | 05/Jun/2025 | 10:00 | 06/Jun/2025 | 18:00 | Supply will not be affected during shutdown period, as supply will fed from : 400/132 kV 200 MVA ICT-I and ICT-II | PLANNED | Approved | 05-Jun-25 | 10:00 | 06-Jun-25 | 18:00 | |
| 946 | RQ221580 | OCC_231 | stuup_sd | TRANSFORMER | 400/220 KV 200 MVA ICT 3 AT AGRA SOUTH(UP) | UPPTCL | D | Routine maintenance and testing work | 05/Jun/2025 | 10:00 | 06/Jun/2025 | 18:00 | | PLANNED | Approved | 05-Jun-25 | 10:00 | 06-Jun-25 | 18:00 | |
| 947 | RQ221585 | OCC_231 | stuup_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 3 AT BAREILLY(UP) | UPPTCL | C | * For Preventive Maintenance works. No supply affected, maintained through 315 MVA ICT I and 315 MVA ICT II | 05/Jun/2025 | 08:00 | 05/Jun/2025 | 17:00 | | PLANNED | Approved | 05-Jun-25 | 08:00 | 05-Jun-25 | 17:00 | |
| 948 | RQ221587 | OCC_231 | stuup_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT BAREILLY(UP) | UPPTCL | C | * For Preventive Maintenance works. No supply affected, maintained through >X 315 MVA ICT I and 315 MVA ICT III | 04/Jun/2025 | 08:00 | 04/Jun/2025 | 17:00 | | PLANNED | Approved | 04-Jun-25 | 08:00 | 04-Jun-25 | 17:00 | |
| 949 | RQ221897 | OCC_231 | stuup_sd | TRANSFORMER | 400/132 KV 100 MVA ICT 2 AT ANPARA(UP) | UPPTCL | D | Bay Maintenance | 04/Jun/2025 | 08:00 | 05/Jun/2025 | 18:00 | | PLANNED | Rejected | | | | | May be rejected as Element must remain in service for bay maintenance |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|-------------|--|--------|---|--|-------------|-------|-------------|-------|---|---------|----------|-----------|-------|-----------|-------|--|
| 950 | RQ221584 | OCC_231 | stuup_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT GR.NOIDA(UPC) | UPPTCL | D | * Routine testing work will be done related 315 MVA ICT 1 during this >X shutdown period. | 04/Jun/2025 | 07:00 | 05/Jun/2025 | 18:00 | | PLANNED | Approved | 04-Jun-25 | 07:00 | 05-Jun-25 | 18:00 | |
| 951 | RQ221579 | OCC_231 | stuup_sd | TRANSFORMER | 400/220 KV 200 MVA ICT 1 AT AGRA SOUTH(UP) | UPPTCL | D | Routine maintenance and testing work | 03/Jun/2025 | 10:00 | 04/Jun/2025 | 18:00 | | PLANNED | Approved | 03-Jun-25 | 10:00 | 04-Jun-25 | 18:00 | |
| 952 | RQ221889 | OCC_231 | stuup_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 1 AT ALIGARH(UP) | UPPTCL | D | Preventive Maintenance and Testing Works | 03/Jun/2025 | 10:00 | 03/Jun/2025 | 18:00 | | PLANNED | Approved | 03-Jun-25 | 10:00 | 03-Jun-25 | 18:00 | |
| 953 | RQ221902 | OCC_231 | stuup_sd | TRANSFORMER | 400/220 KV 200 MVA ICT 1 AT AGRA SOUTH(UP) | UPPTCL | D | Routine Maintenance and Test Work | 03/Jun/2025 | 10:00 | 04/Jun/2025 | 18:00 | Supply will not be affected during shutdown period, as supply will fed from : 400/132 kV 200 MVA ICT-II and ICT-III | PLANNED | Approved | 03-Jun-25 | 10:00 | 04-Jun-25 | 18:00 | |
| 954 | RQ221586 | OCC_231 | stuup_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT BAREILLY(UP) | UPPTCL | C | * For Preventive Maintenance works. No supply affected, maintained through >X 315 MVA ICT II and 315 MVA ICT III | 03/Jun/2025 | 08:00 | 03/Jun/2025 | 17:00 | | PLANNED | Approved | 03-Jun-25 | 08:00 | 03-Jun-25 | 17:00 | |
| 955 | RQ221576 | OCC_231 | stuup_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 2 AT ORAI(UP) | UPPTCL | C | * for testing of configuration and testing of bus bar protection in 220 KV >X side bay of NEW ICT 315 MVA 3 to be commissioned | 03/Jun/2025 | 07:00 | 03/Jun/2025 | 15:00 | | PLANNED | Approved | 03-Jun-25 | 07:00 | 03-Jun-25 | 15:00 | |
| 956 | RQ221575 | OCC_231 | stuup_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT ORAI(UP) | UPPTCL | C | * for testing of configuration and testing of bus bar protection in 220 KV >X side bay of NEW ICT 315 MVA 3 to be commissioned | 03/Jun/2025 | 07:00 | 03/Jun/2025 | 15:00 | | PLANNED | Approved | 03-Jun-25 | 07:00 | 03-Jun-25 | 15:00 | |
| 957 | RQ222648 | OCC_231 | slcds_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 5 AT JAISALMER(RS) | RRVUNL | D | Half yearly Maintenance and testing of equipments at 400 KV GSS Jsl-2 (Bhensara) | 06/Jun/2025 | 17:00 | 06/Jun/2025 | 23:00 | | PLANNED | Approved | 06-Jun-25 | 17:00 | 06-Jun-25 | 23:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|-----------|-------------|---|------------|---|--|-------------|-------|-------------|-------|----------------|---------|----------|-----------|-------|-----------|-------|--|
| 958 | RQ222857 | OCC_231 | sldcrs_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 5 AT JAISALMER(RS) | RRVUNL | D | Shutdown is required on 20.05.2025 For attending punch point of Fine tuning of PSD for 400/220KV ,500MVA ICT-5 Bay No.436 & Bay No.435 (Tie) of 400KV Renew power bay | 01/Jun/2025 | 08:00 | 01/Jun/2025 | 18:00 | | PLANNED | Approved | 20-May-25 | 16:00 | 20-May-25 | 23:00 | |
| 959 | RQ222581 | OCC_231 | sldcps_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 4 AT RAJPURA(PS) | PSTCL | D | Annual protection testing of ICT and its related equipments. | 05/Jun/2025 | 08:00 | 05/Jun/2025 | 18:00 | | PLANNED | Approved | 05-Jun-25 | 08:00 | 05-Jun-25 | 18:00 | |
| 960 | RQ222579 | OCC_231 | sldcps_sd | TRANSFORMER | 400/220 KV 315 MVA ICT 1 AT NAKODAR(PG) | PSTCL | D | Periodic Maintenance | 04/Jun/2025 | 08:00 | 04/Jun/2025 | 18:00 | | PLANNED | Approved | 04-Jun-25 | 08:00 | 04-Jun-25 | 18:00 | |
| 961 | RQ222750 | OCC_231 | cpcc2_sd | TRANSFORMER | 220/66 KV 50 MVA ICT 2 AT KARGIL(PG) | POWER GRID | D | AMP work | 16/Jun/2025 | 10:00 | 16/Jun/2025 | 16:00 | Kindly approve | PLANNED | Approved | 16-Jun-25 | 10:00 | 16-Jun-25 | 16:00 | |
| 962 | RQ222751 | OCC_231 | cpcc2_sd | TRANSFORMER | 220/66 KV 50 MVA ICT 1 AT KARGIL(PG) | POWER GRID | D | AMP work | 11/Jun/2025 | 10:00 | 11/Jun/2025 | 16:00 | Kindly approve | PLANNED | Approved | 11-Jun-25 | 10:00 | 11-Jun-25 | 16:00 | |
| 963 | RQ221666 | OCC_231 | cpcc3_sd | TRANSFORMER | 220/132 KV 100 MVA ICT 2 AT SITARGANJ(PG) | POWER GRID | D | WIRING OF BAY EQUIPMENT TO BE TERMINATED IN NEW BUS BAR PANEL (TO BE COMMISSIONED). | 10/Jun/2025 | 09:00 | 10/Jun/2025 | 18:00 | | PLANNED | Approved | 10-Jun-25 | 09:00 | 10-Jun-25 | 18:00 | |
| 964 | RQ221670 | OCC_231 | cpcc3_sd | TRANSFORMER | 220/132 KV 100 MVA ICT 3 AT SITARGANJ(PG) | POWER GRID | D | FOR BUS BAR STABILITY TEST & RELAY TEST DURING RETROFITMENT OF BUS BAR PANEL AT SITARGANJ & For Arresting of Oil Seepage from 220/132KV ICT-3 at Sitarganj Substation. | 08/Jun/2025 | 09:00 | 08/Jun/2025 | 18:00 | | PLANNED | Approved | 08-Jun-25 | 09:00 | 08-Jun-25 | 18:00 | |
| 965 | RQ221663 | OCC_231 | cpcc3_sd | TRANSFORMER | 220/132 KV 100 MVA ICT 1 AT SITARGANJ(PG) | POWER GRID | D | WIRING OF BAY EQUIPMENT TO BE TERMINATED IN NEW BUS BAR PANEL (TO BE COMMISSIONED). | 04/Jun/2025 | 09:00 | 04/Jun/2025 | 17:00 | | PLANNED | Approved | 04-Jun-25 | 09:00 | 04-Jun-25 | 17:00 | |
| 966 | RQ221662 | OCC_231 | cpcc3_sd | TRANSFORMER | 220/132 KV 100 MVA ICT 2 AT PITHORAGARH(PG) | POWER GRID | D | FOR AMP OF ICT-2 AT PITHORAGARH | 03/Jun/2025 | 09:00 | 03/Jun/2025 | 18:00 | | PLANNED | Approved | 03-Jun-25 | 09:00 | 03-Jun-25 | 18:00 | |
| 967 | RQ221660 | OCC_231 | cpcc3_sd | TRANSFORMER | 220/132 KV 100 MVA ICT 1 AT PITHORAGARH(PG) | POWER GRID | D | FOR AMP OF ICT-1 AT PITHORAGARH | 02/Jun/2025 | 08:00 | 02/Jun/2025 | 18:00 | | PLANNED | Approved | 02-Jun-25 | 08:00 | 02-Jun-25 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|------------------------------|---|--|---|--|-------------|-------|-------------|-------|----------------------------|---------|----------|-----------|-------|-----------|-------|----------------------------|
| 968 | RQ222020 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BHADLA_2 (PG)-AVAADA SUNRAYS_SL_BH D2_PG (AVAADA_SUNRAYS) (AVAADA_SUNRAYS) CKT-1 | | D | Attending COE Protection Observations, CT Oil Sampling | 30/Jun/2025 | 18:00 | 30/Jun/2025 | 23:00 | | PLANNED | Approved | 30-Jun-25 | 19:00 | 30-Jun-25 | 23:00 | May be given from 19:00Hrs |
| 969 | RQ222019 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BHADLA_2 (PG)-AEGPL_SL_BHD2_PG (AMP ENERGY GREEN PRIVATE LIMITED) CKT-1 | | D | Attending COE Protection Observations, CT Oil Sampling | 29/Jun/2025 | 18:00 | 29/Jun/2025 | 23:00 | | PLANNED | Approved | 29-Jun-25 | 19:00 | 29-Jun-25 | 23:00 | May be given from 19:00Hrs |
| 970 | RQ222018 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV NOKHRA SL_BHD2 (NTPC)-BHADLA_2 (PG) (NTPC_NOKHRA) CKT-1 | | D | Attending COE Protection Observations, CT Oil Sampling | 28/Jun/2025 | 18:00 | 28/Jun/2025 | 23:00 | | PLANNED | Approved | 28-Jun-25 | 19:00 | 28-Jun-25 | 23:00 | May be given from 19:00Hrs |
| 971 | RQ222017 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BHADLA(PG)-ACME SOLAR(ACM) (ACME) CKT-1 | | D | Attending COE Protection Observations, CT Oil Sampling | 27/Jun/2025 | 18:00 | 27/Jun/2025 | 23:00 | | PLANNED | Approved | 27-Jun-25 | 19:00 | 27-Jun-25 | 23:00 | May be given from 19:00Hrs |
| 972 | RQ222016 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV ABCRENEW_RJ01_SL_BHD2_PG-BHADLA_2 (PG) (ABC RJ01) CKT-1 | | D | Attending COE Protection Observations, CT Oil Sampling | 26/Jun/2025 | 18:00 | 26/Jun/2025 | 23:00 | | PLANNED | Approved | 26-Jun-25 | 19:00 | 26-Jun-25 | 23:00 | May be given from 19:00Hrs |
| 973 | RQ222222 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BTPSL_SL_BIK2_PG-BIKANER_2 (PBTSL) (BANDERWALA_T PSL) CKT-1 | | D | For Bay Extension works | 26/Jun/2025 | 17:00 | 26/Jun/2025 | 23:00 | | PLANNED | Approved | 26-Jun-25 | 17:00 | 26-Jun-25 | 23:00 | May be given from 19:00Hrs |
| 974 | RQ222015 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SEORA_SL_BHD2_PG (MEGA_SURYAURJA)-BHADLA_2 (PG) (MEGA_SURYAURJA) CKT-1 | | D | Attending COE Protection Observations, CT Oil Sampling | 25/Jun/2025 | 18:00 | 25/Jun/2025 | 23:00 | | PLANNED | Approved | 25-Jun-25 | 19:00 | 25-Jun-25 | 23:00 | May be given from 19:00Hrs |
| 975 | RQ222103 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV THAR SURYA1 SL_BKN_PG (TS1PL)-BIKANER(PG) (THAR SURYA1) CKT-1 | | D | Main and Line Bay Equipment AMP work | 25/Jun/2025 | 18:00 | 25/Jun/2025 | 23:30 | after solar generation hr. | PLANNED | Approved | 25-Jun-25 | 18:00 | 25-Jun-25 | 23:30 | May be given from 19:00Hrs |
| 976 | RQ222102 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV TATA NOORSAR SL_BKN_PG (TPGEL)-BIKANER(PG) (TPGEL) CKT-1 | | D | Main and Line Bay Equipment AMP work | 24/Jun/2025 | 18:00 | 24/Jun/2025 | 23:30 | after solar generation hr. | PLANNED | Approved | 24-Jun-25 | 19:00 | 24-Jun-25 | 23:30 | May be given from 19:00Hrs |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|------------------------------|--|--|---|---|-------------|-------|-------------|-------|----------------------------|---------|----------|-----------|-------|-----------|-------|----------------------------|
| 977 | RQ222014 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BHADLA_2 (PG)-RSDCL(PSS4)_SL_BHD2_PG (RSDCL) CKT-1 | | D | Attending COE Protection Observations, CT Oil Sampling | 24/Jun/2025 | 18:00 | 24/Jun/2025 | 23:00 | | PLANNED | Approved | 24-Jun-25 | 19:00 | 24-Jun-25 | 23:00 | May be given from 19:00Hrs |
| 978 | RQ222264 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-4 | | D | Tr. Line AMP work(Jumper Bolt/Nut Loose,Vibration damper Loose, Spacers Damaged) | 24/Jun/2025 | 10:00 | 24/Jun/2025 | 17:00 | Kindly approve. | PLANNED | Approved | 24-Jun-25 | 10:00 | 24-Jun-25 | 17:00 | |
| 979 | RQ222101 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BIKANER(PG)-SBSRPC_11 SL_BKN_PG (SBSRPC-11) (SBSRPC-11) CKT-1 | | D | Main and Line Bay Equipment AMP work | 23/Jun/2025 | 18:00 | 23/Jun/2025 | 23:30 | after solar generation hr. | PLANNED | Approved | 23-Jun-25 | 19:00 | 23-Jun-25 | 23:30 | May be given from 19:00Hrs |
| 980 | RQ222013 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BHADLA_2 (PG)-RSDCL(PSS2)_SL_BHD2_PG (RSDCL) CKT-1 | | D | Attending COE Protection Observations, CT Oil Sampling | 23/Jun/2025 | 18:00 | 23/Jun/2025 | 23:00 | | PLANNED | Approved | 23-Jun-25 | 19:00 | 23-Jun-25 | 23:00 | May be given from 19:00Hrs |
| 981 | RQ222288 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV JALANDHAR(PG)-KARTARPUR(PG) (PSTCL) CKT-2 | | D | FOR LBB & 220KV BUS BAR PROT RETROFITTING | 23/Jun/2025 | 10:00 | 23/Jun/2025 | 15:00 | Kindly approve. | PLANNED | Approved | 23-Jun-25 | 10:00 | 23-Jun-25 | 15:00 | |
| 982 | RQ222287 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV JALANDHAR(PG)-KARTARPUR(PG) (PSTCL) CKT-1 | | D | FOR LBB & 220KV BUS BAR PROT RETROFITTING | 21/Jun/2025 | 10:00 | 21/Jun/2025 | 15:00 | Kindly approve. | PLANNED | Approved | 21-Jun-25 | 10:00 | 21-Jun-25 | 15:00 | |
| 983 | RQ222286 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV JALANDHAR(PG)-NEHRAN(HP) (PG) CKT-2 | | D | FOR LBB & 220KV BUS BAR PROT RETROFITTING | 20/Jun/2025 | 10:00 | 20/Jun/2025 | 15:00 | Kindly approve. | PLANNED | Approved | 20-Jun-25 | 10:00 | 20-Jun-25 | 15:00 | |
| 984 | RQ222263 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV KISHENPUR(PG)-UDHAMPUR(PDD) (PG) CKT-2 | | D | Tr. Line AMP work(Jumper Bolt/Nut Loose,Vibration damper Loose, Spacers Damaged) | 20/Jun/2025 | 10:00 | 20/Jun/2025 | 17:00 | Kindly approve. | PLANNED | Approved | 20-Jun-25 | 10:00 | 20-Jun-25 | 17:00 | |
| 985 | RQ222285 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV JALANDHAR(PG)-NEHRAN(HP) (PG) CKT-1 | | D | FOR LBB & 220KV BUS BAR PROT RETROFITTING | 19/Jun/2025 | 10:00 | 19/Jun/2025 | 15:00 | Kindly approve. | PLANNED | Approved | 19-Jun-25 | 10:00 | 19-Jun-25 | 15:00 | |
| 986 | RQ222262 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV KISHENPUR(PG)-UDHAMPUR(PDD) (PG) CKT-1 | | D | Tr. Line AMP work(Jumper Bolt/Nut Loose,Vibration damper Loose, Spacers Damaged) | 19/Jun/2025 | 10:00 | 19/Jun/2025 | 17:00 | Kindly approve. | PLANNED | Approved | 19-Jun-25 | 10:00 | 19-Jun-25 | 17:00 | |
| 987 | RQ222266 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV HAMIRPUR(PG)-HAMIRPUR(HP) (PG) CKT-2 | | D | For AMP of Line equipments at GIS Hamirpur & TL AMP work and attending shutdown nature defects. | 19/Jun/2025 | 10:00 | 19/Jun/2025 | 17:00 | Kindly approve. | PLANNED | Approved | 19-Jun-25 | 10:00 | 19-Jun-25 | 17:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------|---------|----------|------------------------------|--|--|---|---|-------------|-------|-------------|-------|---|---------|----------|-----------|-------|-----------|-------|----------------------------|
| 988 | RQ222284 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV DASUYA(PG)-JALANDHAR(PG) (PG) CKT-2 | | D | FOR LBB & 220KV BUS BAR PROT RETROFITTING | 18/Jun/2025 | 10:00 | 18/Jun/2025 | 15:00 | Kindly approve. | PLANNED | Approved | 18-Jun-25 | 10:00 | 18-Jun-25 | 15:00 | |
| 989 | RQ222265 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV HAMIRPUR(PG)-HAMIRPUR(HP) (PG) CKT-1 | | D | For AMP of Line equipments at GIS Hamirpur & TL AMP work and attending shutodwn nature defects. | 18/Jun/2025 | 10:00 | 18/Jun/2025 | 17:00 | Kindly approve. | PLANNED | Approved | 18-Jun-25 | 10:00 | 18-Jun-25 | 17:00 | |
| 990 | RQ222283 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV DASUYA(PG)-JALANDHAR(PG) (PG) CKT-1 | | D | FOR LBB & 220KV BUS BAR PROT RETROFITTING | 17/Jun/2025 | 10:00 | 17/Jun/2025 | 15:00 | Kindly approve. | PLANNED | Approved | 17-Jun-25 | 10:00 | 17-Jun-25 | 15:00 | |
| 991 | RQ222064 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV RENEW SOLARURJA SL_FGARH_PG (RSUPL)-FATEHGARH_II(PG) (RENEW SOLAR URJA (RSUPL)) CKT-1 | | D | For Line bay AMP | 17/Jun/2025 | 09:00 | 18/Jun/2025 | 18:00 | | PLANNED | Approved | 17-Jun-25 | 19:00 | 18-Jun-25 | 23:00 | May be given from 19:00Hrs |
| 992 | RQ222282 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV JALANDHAR(PG)-KANJAL(PG) (PSTCL) CKT-2 | | D | FOR LBB & 220KV BUS BAR PROT RETROFITTING | 16/Jun/2025 | 10:00 | 16/Jun/2025 | 15:00 | Kindly approve. | PLANNED | Approved | 16-Jun-25 | 10:00 | 16-Jun-25 | 15:00 | |
| 993 | RQ222063 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV FATEHGARH_II(PG)-EDEN SL_FGRAH_PG (ERCPL) (EDEN (ERCPL)) CKT-1 | | D | For Line bay AMP | 15/Jun/2025 | 09:00 | 16/Jun/2025 | 18:00 | | PLANNED | Approved | 15-Jun-25 | 19:00 | 16-Jun-25 | 23:00 | May be given from 19:00Hrs |
| 994 | RQ222281 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV JALANDHAR(PG)-KANJAL(PG) (PSTCL) CKT-1 | | D | FOR LBB & 220KV BUS BAR PROT RETROFITTING | 14/Jun/2025 | 10:00 | 14/Jun/2025 | 15:00 | Kindly approve. | PLANNED | Approved | 14-Jun-25 | 10:00 | 14-Jun-25 | 15:00 | |
| 995 | RQ222062 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV FATEHGARH_II(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-2 | | D | For Line bay AMP | 13/Jun/2025 | 09:00 | 14/Jun/2025 | 18:00 | | PLANNED | Approved | 13-Jun-25 | 19:00 | 14-Jun-25 | 23:00 | May be given from 19:00Hrs |
| 996 | RQ222205 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV KOTPUTLI(PG)-MANOHARPUR(RS) (RS) CKT-1 | | D | For AMP work and Relay Testing at Kotputli Substation | 12/Jun/2025 | 09:00 | 12/Jun/2025 | 18:00 | For AMP work and Relay Testing at Kotputli Substation | PLANNED | Approved | 12-Jun-25 | 09:00 | 12-Jun-25 | 18:00 | |
| 997 | RQ222223 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BIKANER_2 (PBTS)-KSP_NHPC_LTD_SL_BKN2 (KSP_NHPC_LTD) CKT-1 | | D | For Bay Extension works | 11/Jun/2025 | 17:00 | 14/Jun/2025 | 23:00 | | PLANNED | Approved | 11-Jun-25 | 19:00 | 14-Jun-25 | 23:00 | May be given from 19:00Hrs |

| | | | | | | | | | | | | | | | | | | | | |
|------|----------|---------|----------|------------------------------|--|--|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 998 | RQ222061 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV FATEHGARH_III(P G)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-1 | | D | For Line bay AMP | 11/Jun/2025 | 09:00 | 12/Jun/2025 | 18:00 | | PLANNED | Approved | 11-Jun-25 | 19:00 | 12-Jun-25 | 23:00 | May be given from 19:00Hrs |
| 999 | RQ222767 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV PANCHKULA-CHANDIGARH SEC-47 (PG) CKT-2 | | C | cross boding work in 7 to 9 nos JB's loction (Spare cable charging work) | 10/Jun/2025 | 11:00 | 11/Jun/2025 | 11:00 | Kindly approve. | PLANNED | Approved | 10-Jun-25 | 11:00 | 11-Jun-25 | 11:00 | Subject to chandigarh consent for load management. |
| 1000 | RQ222297 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV MOGA(PG)-MEHAL-KALAN(PG) (PSTCL) CKT-2 | | D | Bus Bar relay retrofiting work of 220 kv Bus-1 & hotspot attending work | 09/Jun/2025 | 14:00 | 09/Jun/2025 | 18:00 | Kindly approve. | PLANNED | Approved | 09-Jun-25 | 14:00 | 09-Jun-25 | 18:00 | |
| 1001 | RQ222280 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SARNA(PG)-DASUYA(PG) (PG) CKT-2 | | D | FOR INSTALLATION OF LIGHTENING ARRESTOR AT DASUYA END | 09/Jun/2025 | 10:00 | 09/Jun/2025 | 17:00 | Kindly approve. | PLANNED | Approved | 09-Jun-25 | 10:00 | 09-Jun-25 | 17:00 | |
| 1002 | RQ222766 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV CHANDIGARH SEC-47 - PANCHKULA (PG) CKT-1 | | C | cross boding work in 7 to 9 nos JB's loction (Spare cable charging work) | 09/Jun/2025 | 10:00 | 10/Jun/2025 | 10:00 | Kindly approve. | PLANNED | Approved | 09-Jun-25 | 10:00 | 10-Jun-25 | 10:00 | Subject to chandigarh consent for load management. |
| 1003 | RQ222113 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV JAIPUR SOUTH(PG)-GONER(RS) (RS) CKT-1 | | D | For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line. | 09/Jun/2025 | 09:00 | 11/Jun/2025 | 18:00 | For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line. | PLANNED | Approved | 09-Jun-25 | 09:00 | 11-Jun-25 | 18:00 | |
| 1004 | RQ222204 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV KOTPUTLI(PG)-KOTPUTLI(RS) (RS) CKT-1 | | D | For AMP work and Relay Testing at Kotputli Substation | 09/Jun/2025 | 09:00 | 09/Jun/2025 | 18:00 | For AMP work and Relay Testing at Kotputli Substation | PLANNED | Approved | 09-Jun-25 | 09:00 | 09-Jun-25 | 18:00 | |
| 1005 | RQ222295 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV MOGA(PG)-BADNI KALAN(PG) (PSTCL) CKT-1 | | D | Bus Bar relay retrofiting work of 220 kv Bus-1 & hotspot attending work | 09/Jun/2025 | 09:00 | 09/Jun/2025 | 13:00 | Kindly approve. | PLANNED | Approved | 09-Jun-25 | 09:00 | 09-Jun-25 | 13:00 | |
| 1006 | RQ222060 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV FATEHGARH_III(P G)-AHEJ3L PSS HB_FGRAH_PG (AHEJ3L) (AHEJ3L) CKT-1 | | D | For Line bay AMP | 09/Jun/2025 | 09:00 | 10/Jun/2025 | 18:00 | | PLANNED | Approved | 09-Jun-25 | 19:00 | 10-Jun-25 | 23:00 | May be given from 19:00Hrs |
| 1007 | RQ222135 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV PIRANKALIYAR(U K)-ROORKEE(PG) (PTCUL) CKT-3 | | D | relay retrofiting work | 09/Jun/2025 | 09:00 | 09/Jun/2025 | 18:00 | Relay retrofiting work | PLANNED | Approved | 09-Jun-25 | 09:00 | 09-Jun-25 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|------|----------|---------|----------|------------------------------|--|--|---|--|-------------|-------|-------------|-------|-----------------|---------|----------|-----------|-------|-----------|-------|----------------------------|
| 1008 | RQ222296 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV MOGA(PG)-MEHAL-KALAN(PS) (PSTCL) CKT-1 | | D | Bus Bar relay retrofitting work of 220 kV Bus-1 & hotspot attending work | 08/Jun/2025 | 14:00 | 08/Jun/2025 | 18:00 | Kindly approve. | PLANNED | Approved | 08-Jun-25 | 14:00 | 08-Jun-25 | 18:00 | |
| 1009 | RQ222294 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV MOGA(PG)-AJITWAL(PS) (PSTCL) CKT-1 | | D | Bus Bar relay retrofitting work of 220 kV Bus-1 & hotspot attending work | 08/Jun/2025 | 09:00 | 08/Jun/2025 | 13:00 | Kindly approve. | PLANNED | Approved | 08-Jun-25 | 09:00 | 08-Jun-25 | 13:00 | |
| 1010 | RQ222293 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV MOGA(PG)-MOGAN(PS) (PSTCL) CKT-4 | | D | Bus Bar relay retrofitting work of 220 kV Bus-1 & hotspot attending work | 07/Jun/2025 | 14:00 | 07/Jun/2025 | 18:00 | Kindly approve. | PLANNED | Approved | 07-Jun-25 | 14:00 | 07-Jun-25 | 18:00 | |
| 1011 | RQ222292 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV MOGA(PG)-MOGAN(PS) (PSTCL) CKT-3 | | D | Bus Bar relay retrofitting work of 220 kV Bus-1 & hotspot attending work | 07/Jun/2025 | 14:00 | 07/Jun/2025 | 18:00 | Kindly approve. | PLANNED | Approved | 07-Jun-25 | 14:00 | 07-Jun-25 | 18:00 | |
| 1012 | RQ222290 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV MOGA(PG)-MOGAN(PS) (PSTCL) CKT-1 | | D | Bus Bar relay retrofitting work of 220 kV Bus-1 & hotspot attending work | 07/Jun/2025 | 09:00 | 07/Jun/2025 | 13:00 | Kindly approve. | PLANNED | Approved | 07-Jun-25 | 09:00 | 07-Jun-25 | 13:00 | |
| 1013 | RQ222291 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV MOGA(PG)-MOGAN(PS) (PSTCL) CKT-2 | | D | Bus Bar relay retrofitting work of 220 kV Bus-1 & hotspot attending work | 07/Jun/2025 | 09:00 | 07/Jun/2025 | 13:00 | Kindly approve. | PLANNED | Approved | 07-Jun-25 | 09:00 | 07-Jun-25 | 13:00 | |
| 1014 | RQ222059 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV FATEHGARH_II(PG)-AHEJ2L PSS HB_FGRAH_PG (AHEJ2L) (AHEJ2L) CKT-1 | | D | For Line bay AMP | 07/Jun/2025 | 09:00 | 08/Jun/2025 | 18:00 | | PLANNED | Approved | 07-Jun-25 | 19:00 | 08-Jun-25 | 23:00 | May be given from 19:00Hrs |
| 1015 | RQ222220 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SRIPL_SL_BIK2_P G-BIKANER_2 (PBTSL) (SERENTICA_RI4PL_BIK2) CKT-1 | | D | For Bay Extension works | 06/Jun/2025 | 17:00 | 06/Jun/2025 | 23:00 | | PLANNED | Approved | 06-Jun-25 | 19:00 | 06-Jun-25 | 23:00 | May be given from 19:00Hrs |
| 1016 | RQ222219 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV GRIANPSS_BIK2_(AMPLUS)-BIKANER_2 (PBTSL) (GRIAN ENERGY PRIVATE LIMITED) CKT-1 | | D | For Bay Extension works | 06/Jun/2025 | 17:00 | 06/Jun/2025 | 23:00 | | PLANNED | Approved | 06-Jun-25 | 19:00 | 06-Jun-25 | 23:00 | May be given from 19:00Hrs |
| 1017 | RQ222218 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV PGPL_SL_BIK2_P G-BIKANER_2 (PBTSL) (PRERAK GREENTECH PVT LTD) CKT-1 | | D | For Bay Extension works | 06/Jun/2025 | 17:00 | 06/Jun/2025 | 23:00 | | PLANNED | Approved | 06-Jun-25 | 19:00 | 06-Jun-25 | 23:00 | May be given from 19:00Hrs |

| | | | | | | | | | | | | | | | | | | | | |
|------|----------|---------|----------|------------------------------|---|--|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|---|
| 1018 | RQ222221 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BIKANER_2 (PBTSL)- JGCP_L_SL_BIK2_P G (JUNIPER_NEPL) CKT-1 | | D | For Bay Extension works | 06/Jun/2025 | 17:00 | 06/Jun/2025 | 23:00 | | PLANNED | Approved | 06-Jun-25 | 19:00 | 06-Jun-25 | 23:00 | May be given from 19:00Hrs |
| 1019 | RQ222258 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV WAGOORA(PG)-PAMPOR(PDD) (PG) CKT-2 | | C | Under ADDCAP vide CERC petition No 470/TT/2020 dated 14.10.2021 FOR CT REPLACEMENT & replacement of dropper from Line to 20689A Isolator, S/D of 220KV Bus 1 required on same period | 06/Jun/2025 | 09:00 | 07/Jun/2025 | 18:00 | Under construction head. Kindly approve. | PLANNED | Approved | 06-Jun-25 | 09:00 | 07-Jun-25 | 18:00 | May be allowed subject to real time grid condition & JK consent /Load to be managed by JK |
| 1020 | RQ222134 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV PIRANKALIYAR(UK)-ROORKEE(PG) (PTCUL) CKT-2 | | D | relay retrofitment work | 06/Jun/2025 | 09:00 | 06/Jun/2025 | 18:00 | Relay retrofitting work | PLANNED | Approved | 06-Jun-25 | 09:00 | 06-Jun-25 | 18:00 | |
| 1021 | RQ222765 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV PANCHKULA-CHANDIGARH SEC-47 (PG) CKT-2 | | C | cross boding work in 4 to 6 no JB's loction (Spare cable charging work) | 05/Jun/2025 | 13:00 | 06/Jun/2025 | 13:00 | Kindly approve. | PLANNED | Approved | 05-Jun-25 | 13:00 | 06-Jun-25 | 13:00 | Subject to chandigarh consent for load management. |
| 1022 | RQ222133 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV PIRANKALIYAR(UK)-ROORKEE(PG) (PTCUL) CKT-1 | | D | relay retrofitment work | 05/Jun/2025 | 09:00 | 05/Jun/2025 | 18:00 | Relay retrofitting work | PLANNED | Approved | 05-Jun-25 | 09:00 | 05-Jun-25 | 18:00 | |
| 1023 | RQ222764 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV CHANDIGARH SEC-47 - PANCHKULA (PG) CKT-1 | | C | cross boding work in 4 to 6 nos JB's loction (Spare cable charging work) | 04/Jun/2025 | 12:00 | 05/Jun/2025 | 12:00 | Kindly approve. | PLANNED | Approved | 04-Jun-25 | 12:00 | 05-Jun-25 | 12:00 | Subject to chandigarh consent for load management. |
| 1024 | RQ222203 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV KOTPUTLI(PG)-BANSUR(RS) (RS) CKT-2 | | D | For Relay Testing at Kotputli Substation | 04/Jun/2025 | 09:00 | 04/Jun/2025 | 18:00 | For Relay Testing at Kotputli Substation | PLANNED | Approved | 04-Jun-25 | 09:00 | 04-Jun-25 | 18:00 | |
| 1025 | RQ222132 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV ROORKEE(PG)-RAMNAGAR(UK) (PTCUL) CKT-1 | | D | relay retrofitment work | 04/Jun/2025 | 09:00 | 04/Jun/2025 | 18:00 | Relay retrofitting work | PLANNED | Approved | 04-Jun-25 | 09:00 | 04-Jun-25 | 18:00 | |
| 1026 | RQ222763 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV PANCHKULA-CHANDIGARH SEC-47 (PG) CKT-2 | | C | cross boding work in 1 to 3 JB's loction (Spare cable charging work) | 03/Jun/2025 | 11:00 | 04/Jun/2025 | 11:00 | Kindly approve. | PLANNED | Approved | 03-Jun-25 | 11:00 | 04-Jun-25 | 11:00 | Subject to chandigarh consent for load management. |

| | | | | | | | | | | | | | | | | | | | | |
|------|----------|---------|----------|------------------------------|---|--|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|---|
| 1027 | RQ222257 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV WAGOORA(PG)-ZIANKOTE(JK) (PDD JK) CKT-2 | | C | Under ADDCAP vide CERC petition No 470/TT/2020 dated 14.10.2021 FOR CT REPLACEMENT & For Replacement of 220kV Zainakote-2 20589B to Bus-2 Droppers, SD of 220KB Bus 2 also required | 03/Jun/2025 | 09:00 | 04/Jun/2025 | 18:00 | Under construction head. Kindly approve. | PLANNED | Approved | 03-Jun-25 | 09:00 | 04-Jun-25 | 18:00 | May be allowed subject to real time grid condition & JK consent /Load to be managed by JK |
| 1028 | RQ222762 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV CHANDIGARH SEC-47 - PANCHKULA (PG) CKT-1 | | C | cross boding work in 1 to 3 JBs loction (Spare cable charging work) | 02/Jun/2025 | 10:00 | 03/Jun/2025 | 10:00 | Kindly approve. | PLANNED | Approved | 02-Jun-25 | 10:00 | 03-Jun-25 | 10:00 | Subject to chandigarh consent for load management. |
| 1029 | RQ222202 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV KOTPUTLI(PG)-BANSUR(RS) (RS) CKT-1 | | D | For Relay Testing at Kotputli Substation | 02/Jun/2025 | 09:00 | 02/Jun/2025 | 18:00 | For Relay Testing at Kotputli Substation | PLANNED | Approved | 02-Jun-25 | 09:00 | 02-Jun-25 | 18:00 | |
| 1030 | RQ222112 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV JAIPUR SOUTH(PG)-VATIKA(RS) (RS) CKT-1 | | D | For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line. | 01/Jun/2025 | 09:00 | 03/Jun/2025 | 18:00 | For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line. | PLANNED | Approved | 01-Jun-25 | 09:00 | 03-Jun-25 | 18:00 | |
| 1031 | RQ222256 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV WAGOORA(PG)-ZIANKOTE(JK) (PDD JK) CKT-1 | | C | Under ADDCAP vide CERC petition No 470/TT/2020 dated 14.10.2021 FOR CT REPLACEMENT & For Replacement of 220kV Zainakote-1 21089B to Bus-2 Droppers, SD of 220KB Bus 2 also required | 01/Jun/2025 | 09:00 | 02/Jun/2025 | 18:00 | Under construction head. Kindly approve. | PLANNED | Approved | 01-Jun-25 | 09:00 | 02-Jun-25 | 18:00 | May be allowed subject to real time grid condition & JK consent /Load to be managed by JK |
| 1032 | RQ222289 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-2 | | D | For rectification of Shutdown nature defects | 13/May/2025 | 10:00 | 13/May/2025 | 17:00 | Kindly approve. | PLANNED | Approved | 13-May-25 | 10:00 | 13-May-25 | 17:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|------|----------|---------|-----------|------------------------------|---|------------|---|--|-------------|-------|-------------|-------|----------------|---------|----------|-----------|-------|-----------|-------|--|
| 1033 | RQ221778 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV TANAKPUR(NH)-CBGANJ(UP) (PG) CKT-1 | POWER GRID | D | FOR DISMANTLING OF ERS IN 220 KV TANAKPUR(NHPC)-BAREILLY (CB GANJ) LINE BETWEEN TL Loc. No. 15 & 16 FOR NHAI DIVERSION WORK UNDER SITARGANJ TLM JURISDICTION AFTER THAT LINE SHALL BE TAKEN INTO SERVICE THROUGH NEWLY ERECTED TOWER'S AND ATTENDING SHUTDOWN NATURE DEFECTS IN TL | 30/Jun/2025 | 09:00 | 30/Jun/2025 | 17:00 | | PLANNED | Approved | 30-Jun-25 | 09:00 | 30-Jun-25 | 17:00 | Subject to consent of Uttarakhand SLDC and NHPC. |
| 1034 | RQ222780 | OCC_231 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV ANTA(NT)-SAWAIMADHOPUR(RS) (PG) CKT-1 | POWER GRID | D | for half yearly Maintenance of bay equipment at 220kV GSS Sawai Madhopur | 26/Jun/2025 | 09:00 | 26/Jun/2025 | 15:00 | | PLANNED | Approved | | | | | Clubbed with 225 |
| 1035 | RQ221776 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV TANAKPUR(NH)-SITARGANJ(PG) (PG) CKT-1 | POWER GRID | D | WIRING OF BAY EQUIPMENT TO BE TERMINATED IN NEW BUS BAR PANEL (TO BE COMMISSIONED). | 20/Jun/2025 | 09:00 | 20/Jun/2025 | 18:00 | | PLANNED | Approved | 20-Jun-25 | 09:00 | 20-Jun-25 | 18:00 | |
| 1036 | RQ221777 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV TANAKPUR(NH)-CBGANJ(UP) (PG) CKT-1 | POWER GRID | D | ERECTION OF ERS IN 220 KV TANAKPUR-BAREILLY (CB GANJ) LINE BETWEEN TL Loc. No. 15 & 16 FOR NHAI DIVERSION WORK | 18/Jun/2025 | 09:00 | 18/Jun/2025 | 18:00 | | PLANNED | Approved | 18-Jun-25 | 09:00 | 18-Jun-25 | 18:00 | Subject to consent of Uttarakhand SLDC and NHPC. |
| 1037 | RQ222785 | OCC_231 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SAWAIMADHOPUR(RS)-DAUSA(RS) (PG) CKT-1 | POWER GRID | D | Quarterly Maintenance | 17/Jun/2025 | 08:00 | 17/Jun/2025 | 18:00 | | PLANNED | Approved | 17-Jun-25 | 08:00 | 17-Jun-25 | 18:00 | |
| 1038 | RQ222782 | OCC_231 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-2 | POWER GRID | D | Quarterly Maintenance | 14/Jun/2025 | 08:00 | 14/Jun/2025 | 18:00 | | PLANNED | Approved | 14-Jun-25 | 08:00 | 14-Jun-25 | 18:00 | |
| 1039 | RQ222830 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-2 | POWER GRID | D | For rectification of Shutdown nature defects | 13/Jun/2025 | 09:00 | 13/Jun/2025 | 17:00 | Kindly approve | PLANNED | Approved | 13-Jun-25 | 09:00 | 13-Jun-25 | 17:00 | |
| 1040 | RQ221762 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV KANPUR(PG)-UNCHAHAH(NT) (PG) CKT-1 | POWER GRID | D | Insulator replacement work. | 13/Jun/2025 | 08:00 | 13/Jun/2025 | 18:00 | | PLANNED | Approved | 13-Jun-25 | 08:00 | 13-Jun-25 | 18:00 | |
| 1041 | RQ221737 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SITARGANJ(PG)-CBGANJ(UP) (PG) CKT-1 | POWER GRID | D | To attend the SD Nature defects in the Line | 10/Jun/2025 | 08:00 | 10/Jun/2025 | 18:00 | | PLANNED | Approved | 10-Jun-25 | 08:00 | 10-Jun-25 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|------|----------|---------|-----------|------------------------------|--|------------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 1042 | RQ221738 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV TANAKPUR(NH)-CBGANJ(UP) (PG) CKT-1 | POWER GRID | D | To attend the SD Nature defects in the Line | 09/Jun/2025 | 08:00 | 09/Jun/2025 | 18:00 | | PLANNED | Approved | 09-Jun-25 | 08:00 | 09-Jun-25 | 18:00 | |
| 1043 | RQ221717 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV AURAIYA(NT)-SIKANDRA(UP) (PG) CKT-2 | POWER GRID | D | Rectification of Earthwire | 09/Jun/2025 | 08:00 | 09/Jun/2025 | 18:00 | | PLANNED | Approved | 09-Jun-25 | 08:00 | 09-Jun-25 | 18:00 | |
| 1044 | RQ222783 | OCC_231 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-1 | POWER GRID | D | Quarterly Maintenance | 07/Jun/2025 | 08:00 | 07/Jun/2025 | 18:00 | | PLANNED | Approved | 07-Jun-25 | 08:00 | 07-Jun-25 | 18:00 | |
| 1045 | RQ222781 | OCC_231 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1 | POWER GRID | D | Quarterly maintenance & Installation of Piolet string in Lalsot-Anta Towers | 05/Jun/2025 | 09:00 | 05/Jun/2025 | 17:00 | | PLANNED | Approved | | | | | Clubbed with 227 |
| 1046 | RQ222784 | OCC_231 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV LALSOTE(RS)-DAUSA(RS) (PG) CKT-1 | POWER GRID | D | Quarterly Maintenance | 05/Jun/2025 | 08:00 | 05/Jun/2025 | 18:00 | | PLANNED | Approved | 05-Jun-25 | 08:00 | 05-Jun-25 | 18:00 | |
| 1047 | RQ221775 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SITARGANJ(PG)-CBGANJ(UP) (PG) CKT-1 | POWER GRID | D | WIRING OF BAY EQUIPMENT TO BE TERMINATED IN NEW BUS BAR PANEL (TO BE COMMISSIONED). | 03/Jun/2025 | 09:00 | 03/Jun/2025 | 18:00 | | PLANNED | Approved | 03-Jun-25 | 09:00 | 03-Jun-25 | 18:00 | |
| 1048 | RQ222741 | OCC_231 | sldchp_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV DEHAR(BB)-KANGOO(HP) (HP) CKT-1 | HPPTCL | D | Connection of Droppers with 220kV Dehar Kangoo CKT-2 for charging of new line bay | 26/Jun/2025 | 09:00 | 26/Jun/2025 | 17:00 | | PLANNED | Rejected | | | | | BBMB has not Consented in view of peak hydro season. |
| 1049 | RQ222738 | OCC_231 | sldchp_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV DEHAR(BB)-KANGOO(HP) (HP) CKT-1 | HPPTCL | D | Shifting of gantry beams | 18/Jun/2025 | 09:00 | 18/Jun/2025 | 19:00 | | PLANNED | Approved | 18-Jun-25 | 09:00 | 18-Jun-25 | 19:00 | |
| 1050 | RQ222723 | OCC_231 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2 | BBMB | D | For Bay Maintenance, Line patrolling & Tree trimming | 19/Jun/2025 | 08:00 | 19/Jun/2025 | 18:00 | | PLANNED | Approved | 19-Jun-25 | 08:00 | 19-Jun-25 | 18:00 | |
| 1051 | RQ222722 | OCC_231 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1 | BBMB | D | For Bay Maintenance, Line patrolling & Tree trimming | 17/Jun/2025 | 08:00 | 17/Jun/2025 | 18:00 | | PLANNED | Approved | 17-Jun-25 | 08:00 | 17-Jun-25 | 18:00 | |
| 1052 | RQ222596 | OCC_231 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-1 | BBMB | D | Patrolling of line alongwith Tree trimming and Jumper tightening | 17/Jun/2025 | 08:00 | 17/Jun/2025 | 18:00 | | PLANNED | Approved | 17-Jun-25 | 08:00 | 17-Jun-25 | 18:00 | |
| 1053 | RQ222593 | OCC_231 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-1 | BBMB | D | Patrolling of line alongwith Tree trimming and Jumper tightening | 13/Jun/2025 | 08:00 | 13/Jun/2025 | 18:00 | | PLANNED | Approved | 13-Jun-25 | 08:00 | 13-Jun-25 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|------|----------|---------|-----------|------------------------------|---|--------------------|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 1054 | RQ222718 | OCC_231 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV HISSAR(BB)-CHIRAWA(RS) (BB) CKT-1 | BBMB | D | For tree trimming under the line, requiring shutdown and routine maintenance of associated equipments | 05/Jun/2025 | 08:00 | 05/Jun/2025 | 18:00 | | PLANNED | Approved | 05-Jun-25 | 08:00 | 05-Jun-25 | 18:00 | |
| 1055 | RQ221758 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BANSI(UP)-GORAKHPUR(PG) (UP) CKT-1 | UPPTCL | D | AMP of bay & line equipments of 220kv Gorakhpur-Bansi Line at Gorakhpur | 17/Jun/2025 | 09:00 | 17/Jun/2025 | 18:00 | | PLANNED | Approved | 17-Jun-25 | 09:00 | 17-Jun-25 | 18:00 | |
| 1056 | RQ221795 | OCC_231 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SAHARANPUR(UP)-KHODRI(UK) (UP) CKT-1 | UPPTCL | D | LOOPING CHOPING OF TREE IN LINE CORRIDOR | 17/Jun/2025 | 09:00 | 20/Jun/2025 | 18:00 | | PLANNED | Approved | 17-Jun-25 | 09:00 | 20-Jun-25 | 18:00 | |
| 1057 | RQ221759 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV GORAKHPUR(PG)-BARHUA(UP) (UP) CKT-1 | UPPTCL | D | AMP of bay & line equipments of 220kv Gorakhpur-Barahua Line at Gorakhpur | 16/Jun/2025 | 09:00 | 16/Jun/2025 | 18:00 | | PLANNED | Approved | 16-Jun-25 | 09:00 | 16-Jun-25 | 18:00 | |
| 1058 | RQ221836 | OCC_231 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV PANTNAGAR(UK)-BAREILLY(UP) (UP) CKT-1 | UPPTCL | C | * For Preventive Maintenance works. No supply affected, maintained through 400KV S/S KASHIPUR. | 11/Jun/2025 | 08:00 | 11/Jun/2025 | 17:00 | | PLANNED | Approved | 11-Jun-25 | 08:00 | 11-Jun-25 | 17:00 | |
| 1059 | RQ221597 | OCC_231 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV UNCHAHAR(NT)-RAEBAREILLY(PG) (UP) CKT-2 | UPPTCL | C | * This shutdown proposed for 220kv Unchahar(NTPC)-Rebarelli(PGCIL) line >X tower height raising at Proposed Ganga Expressway Tr | 02/Jun/2025 | 08:00 | 16/Jun/2025 | 18:00 | | PLANNED | Rejected | | | | | Already approved in OCC-230 (05.05.2025-15.05.2025)/ May be rejected and planned after 15th September,2025 due to high demand period of Northern region. |
| 1060 | RQ221716 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV AGRA(PG)-KIRAWALI(UP) (PG) CKT-1 | POWER GRID,UP PTCL | D | Rectification of jumpers | 16/Jun/2025 | 08:00 | 18/Jun/2025 | 18:00 | | PLANNED | Approved | 16-Jun-25 | 08:00 | 18-Jun-25 | 18:00 | |
| 1061 | RQ221761 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV KANPUR(PG)-KIDWAI NAGAR KANPUR (UP) (PG) CKT-1 | POWER GRID,UP PTCL | D | AMP of line bay equipment at Kanpur | 06/Jun/2025 | 08:00 | 06/Jun/2025 | 18:00 | | PLANNED | Approved | 06-Jun-25 | 08:00 | 06-Jun-25 | 18:00 | |
| 1062 | RQ221596 | OCC_231 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV UNCHAHAR(NT)-RAEBAREILLY(PG) (PG) CKT-1 | POWER GRID,UP PTCL | C | * This shutdown purposed according Tower hight rising at proposed Ganga >X Expressway Trumpet between 220kv Unchahar(NTPC)-Re | 02/Jun/2025 | 08:00 | 16/Jun/2025 | 18:00 | | PLANNED | Rejected | | | | | Already approved in OCC-230 (05.05.2025-15.05.2025)/ May be rejected and planned after 15th September,2025 due to high demand period of Northern region. |
| 1063 | RQ222585 | OCC_231 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-1 | PSTCL | D | Patrolling of line alongwith Tree trimming and Jumper tightening | 03/Jun/2025 | 08:00 | 03/Jun/2025 | 18:00 | | PLANNED | Approved | 03-Jun-25 | 08:00 | 03-Jun-25 | 18:00 | |
| 1064 | RQ222427 | OCC_231 | cpcc1_sd | BUS | 220KV BUS 4 AT MANDOLA(PG) | | D | FOR AMP WORK | 30/Jun/2025 | 09:00 | 30/Jun/2025 | 18:00 | | PLANNED | Approved | 30-Jun-25 | 09:00 | 30-Jun-25 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|------|----------|---------|----------|-----|----------------------------------|--|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 1065 | RQ222426 | OCC_231 | cpcc1_sd | BUS | 220KV BUS 3 AT MANDOLA(PG) | | D | FOR AMP WORK | 27/Jun/2025 | 09:00 | 27/Jun/2025 | 18:00 | | PLANNED | Approved | 27-Jun-25 | 09:00 | 27-Jun-25 | 18:00 | |
| 1066 | RQ222425 | OCC_231 | cpcc1_sd | BUS | 220KV BUS 2 AT MANDOLA(PG) | | D | FOR AMP WORK | 26/Jun/2025 | 09:00 | 27/Jun/2025 | 18:00 | | PLANNED | Approved | 26-Jun-25 | 09:00 | 27-Jun-25 | 18:00 | |
| 1067 | RQ222424 | OCC_231 | cpcc1_sd | BUS | 220KV BUS 1 AT MANDOLA(PG) | | D | FOR AMP WORK | 25/Jun/2025 | 09:00 | 26/Jun/2025 | 18:00 | | PLANNED | Approved | 25-Jun-25 | 09:00 | 26-Jun-25 | 18:00 | |
| 1068 | RQ222405 | OCC_231 | cpcc1_sd | BUS | 220KV BUS 1 AT BAGHPAT(PG) | | C | Rectification of P.D defect in 220kV Main Bus-1 | 24/Jun/2025 | 09:00 | 27/Jun/2025 | 18:00 | Along with requested transmission lines. | PLANNED | Rejected | | | | | Duplicate entry |
| 1069 | RQ222400 | OCC_231 | cpcc1_sd | BUS | 220 KV BHADLA_2 (PG) - BUS 6 | | D | Bay Extension, LBB Testing, Attending Hotspot | 23/Jun/2025 | 18:00 | 24/Jun/2025 | 23:00 | | PLANNED | Approved | 23-Jun-25 | 19:00 | 24-Jun-25 | 23:00 | May be given from 19:00Hrs |
| 1070 | RQ222399 | OCC_231 | cpcc1_sd | BUS | 220 KV BHADLA_2 (PG) - BUS 5 | | D | Bay Extension, LBB Testing, Attending Hotspot | 21/Jun/2025 | 18:00 | 22/Jun/2025 | 23:00 | | PLANNED | Approved | 21-Jun-25 | 19:00 | 22-Jun-25 | 23:00 | May be given from 19:00Hrs |
| 1071 | RQ222398 | OCC_231 | cpcc1_sd | BUS | 220 KV BHADLA_2 (PG) - BUS 4 | | D | Bay Extension, LBB Testing, Attending Hotspot | 19/Jun/2025 | 18:00 | 20/Jun/2025 | 23:00 | | PLANNED | Approved | 19-Jun-25 | 19:00 | 20-Jun-25 | 23:00 | May be given from 19:00Hrs |
| 1072 | RQ222465 | OCC_231 | cpcc1_sd | BUS | 220KV BUS 1 AT KOTPUTLI(PG) | | D | For Construction Activities of SS-104 Package (Busbar Relay Stability Test) | 18/Jun/2025 | 09:00 | 19/Jun/2025 | 20:00 | | PLANNED | Approved | 18-Jun-25 | 09:00 | 19-Jun-25 | 20:00 | |
| 1073 | RQ222397 | OCC_231 | cpcc1_sd | BUS | 220 KV BHADLA_2 (PG) - BUS 3 | | D | Bay Extension, LBB Testing, Attending Hotspot | 17/Jun/2025 | 18:00 | 18/Jun/2025 | 23:00 | | PLANNED | Approved | 17-Jun-25 | 19:00 | 18-Jun-25 | 23:00 | May be given from 19:00Hrs |
| 1074 | RQ222464 | OCC_231 | cpcc1_sd | BUS | 220KV BUS 2 AT KOTPUTLI(PG) | | D | For Construction Activities of SS-104 Package (Bus Bar Relay Stability Test) | 16/Jun/2025 | 09:00 | 17/Jun/2025 | 20:00 | | PLANNED | Approved | 16-Jun-25 | 09:00 | 17-Jun-25 | 20:00 | |
| 1075 | RQ222413 | OCC_231 | cpcc1_sd | BUS | 220 KV FATEHGARH_II(PG) - BUS 8 | | D | FOR AMP WORK | 15/Jun/2025 | 18:00 | 16/Jun/2025 | 23:00 | | PLANNED | Approved | 15-Jun-25 | 19:00 | 16-Jun-25 | 23:00 | May be given from 19:00Hrs |
| 1076 | RQ222396 | OCC_231 | cpcc1_sd | BUS | 220 KV BHADLA_2 (PG) - BUS 2 | | D | Bay Extension, LBB Testing, Attending Hotspot | 15/Jun/2025 | 18:00 | 16/Jun/2025 | 23:00 | | PLANNED | Approved | 15-Jun-25 | 19:00 | 16-Jun-25 | 23:00 | May be given from 19:00Hrs |
| 1077 | RQ222466 | OCC_231 | cpcc1_sd | BUS | 220 KV BIKANER_2 (PBTSI) - BUS 1 | | D | For Bay Extension works | 15/Jun/2025 | 17:00 | 16/Jun/2025 | 23:00 | | PLANNED | Approved | 15-Jun-25 | 19:00 | 16-Jun-25 | 23:00 | May be given from 19:00Hrs |
| 1078 | RQ222395 | OCC_231 | cpcc1_sd | BUS | 220 KV BHADLA_2 (PG) - BUS 1 | | D | Bay Extension, LBB Testing, Attending Hotspot | 13/Jun/2025 | 18:00 | 14/Jun/2025 | 23:00 | | PLANNED | Approved | 13-Jun-25 | 19:00 | 14-Jun-25 | 23:00 | May be given from 19:00Hrs |
| 1079 | RQ222412 | OCC_231 | cpcc1_sd | BUS | 220 KV FATEHGARH_III(PG) - BUS 7 | | D | FOR AMP WORK | 13/Jun/2025 | 18:00 | 14/Jun/2025 | 23:00 | | PLANNED | Approved | 13-Jun-25 | 19:00 | 14-Jun-25 | 23:00 | May be given from 19:00Hrs |
| 1080 | RQ221928 | OCC_231 | cpcc2_sd | BUS | 220KV BUS 2 AT NALLAGARH(PG) | | C | For ICT-4 Augumentation work | 12/Jun/2025 | 09:00 | 14/Jun/2025 | 18:00 | Under construction head. Kindly approve. | PLANNED | Approved | 12-Jun-25 | 09:00 | 14-Jun-25 | 18:00 | Already approved in OCC-230 (25.05.2025-28.05.2025)/ May be availed in the month of May 2025 |
| 1081 | RQ222411 | OCC_231 | cpcc1_sd | BUS | 220 KV FATEHGARH_III(PG) - BUS 6 | | D | FOR AMP WORK | 11/Jun/2025 | 18:00 | 12/Jun/2025 | 23:00 | | PLANNED | Approved | 11-Jun-25 | 19:00 | 12-Jun-25 | 23:00 | May be given from 19:00Hrs |
| 1082 | RQ222469 | OCC_231 | cpcc1_sd | BUS | 220 KV BIKANER_2 (PBTSI) - BUS 5 | | D | For Bay Extension works | 11/Jun/2025 | 17:00 | 14/Jun/2025 | 23:00 | | PLANNED | Approved | 11-Jun-25 | 19:00 | 14-Jun-25 | 23:00 | May be given from 19:00Hrs |

| | | | | | | | | | | | | | | | | | | | | |
|------|----------|---------|----------|-----|---------------------------------|--|---|---|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|--|
| 1083 | RQ221936 | OCC_231 | cpcc2_sd | BUS | 220KV BUS 2 AT MOGA(PG) | | C | Bus Bar relay retrofitting work & hotspot attending work | 10/Jun/2025 | 08:00 | 11/Jun/2025 | 18:00 | Kindly approve. | PLANNED | Approved | 10-Jun-25 | 08:00 | 11-Jun-25 | 18:00 | Subject to real time grid condition/ all other element must be connected with other bus / Subject to Punjab consent for load management |
| 1084 | RQ222410 | OCC_231 | cpcc1_sd | BUS | 220 KV FATEHGARH_II(PG) - BUS 5 | | D | FOR AMP WORK | 09/Jun/2025 | 18:00 | 10/Jun/2025 | 23:00 | | PLANNED | Approved | 09-Jun-25 | 19:00 | 10-Jun-25 | 23:00 | May be given from 19:00Hrs |
| 1085 | RQ221927 | OCC_231 | cpcc2_sd | BUS | 220KV BUS 1 AT NALLAGARH(PG) | | C | For ICT-4 Augumentation work | 09/Jun/2025 | 09:00 | 11/Jun/2025 | 18:00 | Under construction head. Kindly approve. | PLANNED | Approved | 09-Jun-25 | 09:00 | 11-Jun-25 | 18:00 | Already approved in OCC-230 (12.05.2025-15.05.2025)/May be availed in the month of May 2025 |
| 1086 | RQ221931 | OCC_231 | cpcc2_sd | BUS | 220KV BUS 1 AT WAGOORA(PG) | | D | For Replacement of 220kv Pampore-1 20789A to Bus-1 Droppers, The Droppers are of short length and need replacement. | 08/Jun/2025 | 09:00 | 08/Jun/2025 | 18:00 | Under construction head. Kindly approve. | PLANNED | Approved | 08-Jun-25 | 09:00 | 08-Jun-25 | 18:00 | |
| 1087 | RQ222409 | OCC_231 | cpcc1_sd | BUS | 220 KV FATEHGARH (PG) - BUS 4 | | D | FOR AMP WORK | 07/Jun/2025 | 18:00 | 08/Jun/2025 | 23:00 | | PLANNED | Approved | 07-Jun-25 | 19:00 | 08-Jun-25 | 23:00 | May be given from 19:00Hrs |
| 1088 | RQ221935 | OCC_231 | cpcc2_sd | BUS | 220KV BUS 1 AT MOGA(PG) | | C | Bus Bar relay retrofitting work & hotspot attending work | 07/Jun/2025 | 08:00 | 09/Jun/2025 | 18:00 | Kindly approve. | PLANNED | Approved | 07-Jun-25 | 08:00 | 08-Jun-25 | 18:00 | Subject to real time grid condition/ all other element must be connected with other bus / Subject to Punjab consent for load management. |
| 1089 | RQ222468 | OCC_231 | cpcc1_sd | BUS | 220 KV BIKANER_2 (PBTL) - BUS 3 | | D | For Bay Extension works | 06/Jun/2025 | 17:00 | 10/Jun/2025 | 23:00 | | PLANNED | Approved | 06-Jun-25 | 19:00 | 10-Jun-25 | 23:00 | May be given from 19:00Hrs |
| 1090 | RQ221932 | OCC_231 | cpcc2_sd | BUS | 220KV BUS 1 AT WAGOORA(PG) | | D | For Replacement of 220kv Pampore-2 20689A to Bus-1 Droppers | 06/Jun/2025 | 09:00 | 06/Jun/2025 | 18:00 | Under construction head. Kindly approve. | PLANNED | Approved | 06-Jun-25 | 09:00 | 06-Jun-25 | 18:00 | |
| 1091 | RQ222408 | OCC_231 | cpcc1_sd | BUS | 220 KV FATEHGARH (PG) - BUS 3 | | D | FOR AMP WORK | 05/Jun/2025 | 18:00 | 06/Jun/2025 | 23:00 | | PLANNED | Approved | 05-Jun-25 | 19:00 | 06-Jun-25 | 23:00 | May be given from 19:00Hrs |
| 1092 | RQ222404 | OCC_231 | cpcc1_sd | BUS | 220KV BUS 2 AT KANKROLI(PG) | | C | FOR BAY EXTENSION WORK | 05/Jun/2025 | 09:00 | 06/Jun/2025 | 18:00 | | PLANNED | Approved | 05-Jun-25 | 09:00 | 06-Jun-25 | 18:00 | |
| 1093 | RQ221934 | OCC_231 | cpcc2_sd | BUS | 220KV BUS 2 AT WAGOORA(PG) | | D | For Replacement of 220kv ICT-2 20289B to Bus-2 Droppers Under ADDCAP vide CERC petition No 470/TT/2020 dated 14.10.2021 | 04/Jun/2025 | 09:00 | 04/Jun/2025 | 18:00 | Under construction head. Kindly approve. | PLANNED | Approved | 04-Jun-25 | 09:00 | 04-Jun-25 | 18:00 | |
| 1094 | RQ222407 | OCC_231 | cpcc1_sd | BUS | 220 KV FATEHGARH (PG) - BUS 2 | | D | For erection & Commissioning work of bay extension of 400kv/220kv ICT 10 Dia at Fatehgarh 2 RS INFRA | 03/Jun/2025 | 18:00 | 04/Jun/2025 | 23:00 | | PLANNED | Approved | 03-Jun-25 | 19:00 | 04-Jun-25 | 23:00 | May be given from 19:00Hrs |
| 1095 | RQ222403 | OCC_231 | cpcc1_sd | BUS | 220KV BUS 1 AT KANKROLI(PG) | | C | FOR BAY EXTENSION WORK | 03/Jun/2025 | 09:00 | 04/Jun/2025 | 18:00 | | PLANNED | Approved | 03-Jun-25 | 09:00 | 04-Jun-25 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | |
|------|----------|---------|----------|-----|----------------------------------|------------|---|--|-------------|-------|-------------|-------|---|---------|----------|-----------|-------|-----------|-------|--|
| 1096 | RQ222459 | OCC_231 | cpcc1_sd | BUS | 220KV BUS 1 AT KOTPUTLI(PG) | | D | For Construction Activities of SS-104 Package (Bus Stability Test) | 03/Jun/2025 | 09:00 | 03/Jun/2025 | 20:00 | | PLANNED | Approved | 03-Jun-25 | 09:00 | 03-Jun-25 | 20:00 | |
| 1097 | RQ221924 | OCC_231 | cpcc2_sd | BUS | 220KV BUS 1 AT KAITHAL(PG) | | D | AMP works | 03/Jun/2025 | 09:00 | 04/Jun/2025 | 18:00 | Kindly approve. | PLANNED | Approved | 03-Jun-25 | 09:00 | 04-Jun-25 | 18:00 | |
| 1098 | RQ222458 | OCC_231 | cpcc1_sd | BUS | 220KV BUS 2 AT KOTPUTLI(PG) | | D | For Construction Activities of SS-104 Package (Bus Stability Test) | 02/Jun/2025 | 09:00 | 02/Jun/2025 | 20:00 | | PLANNED | Approved | 02-Jun-25 | 09:00 | 02-Jun-25 | 20:00 | |
| 1099 | RQ222406 | OCC_231 | cpcc1_sd | BUS | 220 KV FATEHGARH (PG) - BUS 1 | | D | For erection & Commissioning work of bay extension of 400kv/220kv ICT 10 Dia at Fatehgarh 2 RS INFRA | 01/Jun/2025 | 18:00 | 02/Jun/2025 | 23:00 | | PLANNED | Approved | 01-Jun-25 | 19:00 | 02-Jun-25 | 23:00 | May be given from 19:00Hrs |
| 1100 | RQ222467 | OCC_231 | cpcc1_sd | BUS | 220 KV BIKANER_2 (PBTSL) - BUS 2 | | D | For Bay Extension works | 01/Jun/2025 | 17:00 | 05/Jun/2025 | 23:00 | | PLANNED | Approved | 01-Jun-25 | 19:00 | 05-Jun-25 | 23:00 | May be given from 19:00Hrs |
| 1101 | RQ221933 | OCC_231 | cpcc2_sd | BUS | 220KV BUS 2 AT WAGOORA(PG) | | D | For Replacement of 220kV Zainakote-1 21089B to Bus-2 Droppers | 01/Jun/2025 | 09:00 | 01/Jun/2025 | 18:00 | Under construction head.Kindly approve. | PLANNED | Approved | 01-Jun-25 | 09:00 | 01-Jun-25 | 18:00 | |
| 1102 | RQ221688 | OCC_231 | cpcc3_sd | BUS | 220KV BUS 2 AT SITARGANJ(PG) | POWER GRID | C | FOR BUS BAR STABILITY TEST AND RELAY TEST DURING BUS BAR RETROFITMENT AT SITARGANJ | 29/Jun/2025 | 09:00 | 30/Jun/2025 | 18:00 | | PLANNED | Approved | 29-Jun-25 | 09:00 | 30-Jun-25 | 18:00 | Subject to real time grid condition/ all other element must be connected with other bus / Subject to UK consent for load management |
| 1103 | RQ221944 | OCC_231 | cpcc2_sd | BUS | 220KV BUS 2 AT JALANDHAR(PG) | POWER GRID | C | FOR LBB & 220KV BUS BAR PROT RETROFITTING | 27/Jun/2025 | 10:00 | 28/Jun/2025 | 18:00 | kindly approve | PLANNED | Approved | 27-Jun-25 | 10:00 | 28-Jun-25 | 18:00 | Subject to real time grid condition/ all other element must be connected with other bus / Subject to Punjab consent for load management |
| 1104 | RQ221687 | OCC_231 | cpcc3_sd | BUS | 220KV BUS 1 AT SITARGANJ(PG) | POWER GRID | C | FOR BUS BAR STABILITY TEST & RELAY TEST DURING RETROFITMENT OF BUS BAR PANEL AT SITARGANJ. | 26/Jun/2025 | 09:00 | 28/Jun/2025 | 18:00 | | PLANNED | Approved | 26-Jun-25 | 09:00 | 27-Jun-25 | 18:00 | Subject to real time grid condition/ all other element must be connected with other bus / Subject to UK consent for load management. |
| 1105 | RQ221690 | OCC_231 | cpcc3_sd | BUS | 220KV BUS 2 AT ALLAHABAD(PG) | POWER GRID | C | Busbar relay retrofitting works at Allahabad SS. | 17/Jun/2025 | 08:00 | 20/Jun/2025 | 18:00 | | PLANNED | Approved | 17-Jun-25 | 08:00 | 20-Jun-25 | 18:00 | |
| 1106 | RQ221689 | OCC_231 | cpcc3_sd | BUS | 220KV BUS 1 AT ALLAHABAD(PG) | POWER GRID | C | Busbar relay retrofitting works at Allahabad SS. | 13/Jun/2025 | 08:00 | 16/Jun/2025 | 18:00 | | PLANNED | Approved | 13-Jun-25 | 08:00 | 16-Jun-25 | 18:00 | |
| 1107 | RQ221943 | OCC_231 | cpcc2_sd | BUS | 220KV BUS 1 AT JALANDHAR(PG) | POWER GRID | C | FOR LBB & 220KV BUS BAR PROT RETROFITTING | 11/Jun/2025 | 10:00 | 26/Jun/2025 | 18:00 | kindly approve | PLANNED | Approved | 11-Jun-25 | 10:00 | 12-Jun-25 | 18:00 | Subject to real time grid condition/ all other element must be connected with other bus / Subject to Punjab consent for load management. |
| 1108 | RQ221807 | OCC_231 | cpcc3_sd | BUS | 220 KV PITHORAGARH(PG) - BUS 1 | POWER GRID | D | FOR BUS BAR RETROFITMENT AT PITHORAGARH | 04/Jun/2025 | 09:00 | 04/Jun/2025 | 18:00 | | PLANNED | Approved | 04-Jun-25 | 09:00 | 04-Jun-25 | 18:00 | |

| | | | | | | | | | | | | | | | | | | | | | |
|------|----------|---------|-----------|------------------------------|---|---------------|---|---|-------------|-------|-------------|-------|-----------------|---------|----------|-----------|-------|-----------|-------|--|--|
| 1109 | RQ222705 | OCC_231 | sldchp_sd | BUS | 220KV BUS 1 AT DEHAR(BB) | BBMB | D | Connection of Droppers with 220kV Dehar Kangoo CKT-2 for charging of new line bay | 26/Jun/2025 | 09:00 | 26/Jun/2025 | 17:00 | | PLANNED | Rejected | | | | | | BBMB has not Consented in view of peak hydro season. |
| 1110 | RQ222708 | OCC_231 | sldchp_sd | BUS | 220KV BUS 1 AT KANGOO(HP) | HPPTCL | D | Shifting of gantry beams | 18/Jun/2025 | 09:00 | 18/Jun/2025 | 19:00 | | PLANNED | Approved | 18-Jun-25 | 09:00 | 18-Jun-25 | 19:00 | | |
| 1111 | RQ222601 | OCC_231 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1 | PSTCL | D | Patrolling of line alongwith Tree trimming and Jumper tightening | 27/Jun/2025 | 08:00 | 27/Jun/2025 | 18:00 | | PLANNED | Approved | 27-Jun-25 | 08:00 | 27-Jun-25 | 18:00 | | |
| 1112 | RQ222598 | OCC_231 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1 | PSTCL | D | Patrolling of line alongwith Tree trimming and Jumper tightening | 19/Jun/2025 | 08:00 | 19/Jun/2025 | 18:00 | | PLANNED | Approved | 19-Jun-25 | 08:00 | 19-Jun-25 | 18:00 | | |
| 1113 | RQ222588 | OCC_231 | sldcps_sd | AC TRANSMISSION LINE CIRCUIT | 132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1 | PSTCL | D | Patrolling of line alongwith Tree trimming and Jumper tightening | 05/Jun/2025 | 08:00 | 05/Jun/2025 | 18:00 | | PLANNED | Approved | 05-Jun-25 | 08:00 | 05-Jun-25 | 18:00 | | |
| 1114 | RQ221884 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 132 KV SITARGANJ(PG)-SITARGANJ(SIDCU L) (PTCUL) CKT-1 | PTCUL | D | RETROFITMENT OF LBB RELAY & AMP WORKS AT 220/132KV SITARGANJ SS (BAY No:106) | 13/Jun/2025 | 09:00 | 13/Jun/2025 | 17:00 | | PLANNED | Approved | 13-Jun-25 | 09:00 | 13-Jun-25 | 17:00 | | |
| 1115 | RQ222779 | OCC_231 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 132 KV SHEOPUR(MP)-KHANDAR(RS) (MPSEB) CKT-1 | MPSEB, RRVPNL | D | for Charging line from 132kV GSS khandar to LULO point (510) for antitheft purpose and Quarterly /half yearly Maintenance of bay equipment at 132kV GSS khandar | 09/Jun/2025 | 09:00 | 09/Jun/2025 | 15:00 | | PLANNED | Approved | 09-Jun-25 | 09:00 | 09-Jun-25 | 15:00 | | Subjected to WRPC Approval. |
| 1116 | RQ222271 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 132 KV SEWA_2(NH)-KATHUA(JK) (PG) CKT-1 | | D | Replacement of Puntured insulator at Loc No. 28 detected during online PID. | 04/Jun/2025 | 10:00 | 04/Jun/2025 | 17:00 | Kindly approve. | PLANNED | Approved | 04-Jun-25 | 10:00 | 04-Jun-25 | 17:00 | | |
| 1117 | RQ222272 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 132 KV SEWA_2(NH)-MAHANPUR(PDD) (PG) CKT-1 | | D | Non auto mode required for safety purpose. | 04/Jun/2025 | 10:00 | 04/Jun/2025 | 17:00 | Kindly approve. | PLANNED | Approved | 04-Jun-25 | 10:00 | 04-Jun-25 | 17:00 | | |
| 1118 | RQ222702 | OCC_231 | sldchp_sd | BUS | 132 KV KANGOO(HP) - BUS 2 | HPPTCL | D | Bus-II extension to connect 132kV newly constructed transformer bay of HPPTCL substation | 28/Jun/2025 | 09:00 | 28/Jun/2025 | 18:00 | | PLANNED | Approved | 28-Jun-25 | 09:00 | 28-Jun-25 | 18:00 | | |
| 1119 | RQ222701 | OCC_231 | sldchp_sd | BUS | 132 KV KANGOO(HP) - BUS 1 | HPPTCL | D | Bus-I extension to connect 132kV newly constructed transformer bay of HPPTCL substation | 27/Jun/2025 | 09:00 | 27/Jun/2025 | 18:00 | | PLANNED | Approved | 27-Jun-25 | 09:00 | 27-Jun-25 | 18:00 | | |
| 1120 | RQ221686 | OCC_231 | cpcc3_sd | BUS | 132 KV PITHORAGARH(P G) - BUS 1 | POWER GRID | D | FOR BUS BAR RETROFITMENT AT PITHORAGARH | 05/Jun/2025 | 09:00 | 05/Jun/2025 | 18:00 | | PLANNED | Approved | 05-Jun-25 | 09:00 | 05-Jun-25 | 18:00 | | |

| | | | | | | | | | | | | | | | | | | | | |
|------|----------|---------|----------|-----------|--|---------------|---|--|-------------|-------|-------------|-------|--|---------|----------|-----------|-------|-----------|-------|-----------------------------|
| 1121 | RQ222562 | OCC_231 | cpcc1_sd | BAY | 204 BUS COUPLER BAY - 220KV BUS 1 AT BAGHPAT(PG) (POWERGRID) AND 220KV BUS 2 AT BAGHPAT(PG) AT 220 KV BAGHPAT(PG) (POWERGRID) | POWER GRID | C | Rectification of P.D defect in 220kV Main Bus-1 | 24/Jun/2025 | 08:00 | 27/Jun/2025 | 18:00 | | PLANNED | Approved | 24-Jun-25 | 08:00 | 27-Jun-25 | 18:00 | |
| 1122 | RQ222687 | OCC_231 | cpcc1_sd | BAY | 208 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT ROORKEE(PG) (POWERGRID) | POWER GRID | C | CB overhauling work | 19/Jun/2025 | 08:00 | 21/Jun/2025 | 18:00 | | PLANNED | Approved | 19-Jun-25 | 08:00 | 21-Jun-25 | 18:00 | |
| 1123 | RQ222686 | OCC_231 | cpcc1_sd | BAY | 210 MAIN BAY - 400/220 KV 315 MVA ICT 2 AT ROORKEE(PG) (POWERGRID) | POWER GRID | C | CB overhauling work | 16/Jun/2025 | 08:00 | 18/Jun/2025 | 18:00 | | PLANNED | Approved | 16-Jun-25 | 08:00 | 18-Jun-25 | 18:00 | |
| 1124 | RQ221699 | OCC_231 | cpcc1_sd | BAY | 205 BUS COUPLER BUS COUPLER BAY - 220KV BUS 1 AT SITARGANJ(PG) (POWERGRID) AND 220KV BUS 2 AT SITARGANJ(PG) AT 220 KV SITARGANJ(PG) (POWERGRID) | POWER GRID | D | WIRING OF BAY EQUIPMENT TO BE TERMINATED IN NEW BUS BAR PANEL (TO BE COMMISSIONED). | 09/Jun/2025 | 09:00 | 09/Jun/2025 | 18:00 | | PLANNED | Approved | 09-Jun-25 | 09:00 | 09-Jun-25 | 18:00 | |
| 1125 | RQ222561 | OCC_231 | cpcc1_sd | BAY | 207 BUS COUPLER BAY - 220KV BUS 1 AT DEHRADUN(PG) (POWERGRID) AND 220KV BUS 2 AT DEHRADUN(PG) AT 220 KV DEHRADUN(PG) (POWERGRID) | POWER GRID | D | FOR AMP WORK | 03/Jun/2025 | 08:00 | 03/Jun/2025 | 18:00 | | PLANNED | Approved | 03-Jun-25 | 08:00 | 03-Jun-25 | 18:00 | |
| 1126 | RQ222727 | OCC_231 | cpcc3_sd | HVDC POLE | 70 KV VINDHYACHAL(P G) POLE-2 | POWER GRID | C | For Isolator CRM Measurements of 12 Isolators, simultaneous outage of Both HVDC Blocks, i.e. Block- 1 & 2 Along with West Bus- 1 & 2 and Feeder 1&II are Required. | 09/Jun/2025 | 10:00 | 10/Jun/2025 | 10:00 | | PLANNED | Approved | 09-Jun-25 | 10:00 | 10-Jun-25 | 10:00 | Subjected to WRPC Approval. |

| | | | | | | | | | | | | | | | | | | | | |
|------|----------|---------|----------|-------------|--|---------------|---|--|-------------|-------|-------------|-------|---|---------|----------|-----------|-------|-----------|-------|-----------------------------|
| 1127 | RQ222728 | OCC_231 | cpcc3_sd | HVDC POLE | 70 KV VINDHYACHAL(P G) POLE-1 | POWER GRID | C | For Isolator CRM Measurements of 12 Isolators, simultaneous outage of Both HVDC Blocks, i.e. Block- 1 & 2 Along with West Bus- 1 & 2 and Feeder 1&II are Required. | 09/Jun/2025 | 10:00 | 10/Jun/2025 | 10:00 | | PLANNED | Approved | 09-Jun-25 | 10:00 | 10-Jun-25 | 10:00 | Subjected to WRPC Approval. |
| 1128 | RQ222651 | OCC_231 | cpcc2_sd | SVC/STATCOM | SVC No 1(- 200/+300MVAR) at 400 KV NewWanpoh(PG) | POWER GRID | D | AMP work | 18/Jun/2025 | 09:00 | 18/Jun/2025 | 18:00 | Kindly approve | PLANNED | Approved | 18-Jun-25 | 09:00 | 18-Jun-25 | 18:00 | |
| 1129 | RQ222545 | OCC_231 | cpcc1_sd | SVC/STATCOM | STATCOM No 1(- 425/+550MVAR) at 400 KV Bhadla_2 (PG) | POWER GRID | D | For internal inspection due to DGA violation | 07/Jun/2025 | 17:00 | 12/Jun/2025 | 23:00 | | PLANNED | Approved | 07-Jun-25 | 17:00 | 12-Jun-25 | 23:00 | May be given from 17:00Hrs |
| 1130 | RQ221922 | OCC_231 | cpcc2_sd | SVC/STATCOM | STATCOM No 1(- 100/+100MVAR) at 400 KV Nallagarh(PG) | POWER GRID | D | For ICT-4 Augumentation work due to the proximity of Statcom Bay near to ICT-IV at Nalagarh ss | 03/Jun/2025 | 09:00 | 05/Jun/2025 | 18:00 | Under construction head. Kindly approve. | PLANNED | Approved | 03-Jun-25 | 09:00 | 05-Jun-25 | 18:00 | |
| 1131 | RQ221923 | OCC_231 | cpcc2_sd | SVC/STATCOM | STATCOM No 2(- 100/+100MVAR) at 400 KV Nallagarh(PG) | POWER GRID | D | For ICT-4 Augumentation work due to the proximity of Statcom Bay near to ICT-IV at Nalagarh ss | 03/Jun/2025 | 09:00 | 05/Jun/2025 | 18:00 | Under construction head. Kindly approve. | PLANNED | Approved | 03-Jun-25 | 09:00 | 05-Jun-25 | 18:00 | |
| 1132 | RQ222541 | OCC_231 | cpcc1_sd | SVC/STATCOM | SVC No 1(- 300/+400MVAR) at 400 KV Kankroli(PG) | POWER GRID | D | DEWEEDING OF VEGETATION IN MV YARD | 02/Jun/2025 | 08:00 | 02/Jun/2025 | 18:00 | | PLANNED | Approved | 02-Jun-25 | 08:00 | 02-Jun-25 | 18:00 | |
| 1133 | RQ222544 | OCC_231 | cpcc1_sd | SVC/STATCOM | STATCOM No 2(- 425/+550MVAR) at 400 KV Bhadla_2 (PG) | POWER GRID | D | FOR AMP WORK | 01/Jun/2025 | 17:00 | 06/Jun/2025 | 23:00 | | PLANNED | Approved | 01-Jun-25 | 17:00 | 06-Jun-25 | 23:00 | May be given from 17:00Hrs |
| 1134 | RQ222543 | OCC_231 | cpcc1_sd | SVC/STATCOM | STATCOM No 2(- 425/+550MVAR) at 400 KV Fatehgarh_II(PG) | POWER GRID | D | FOR AMP WORK | 16/Jun/2025 | 17:00 | 20/Jun/2025 | 23:00 | | PLANNED | Approved | 16-Jun-25 | 17:00 | 20-Jun-25 | 23:00 | May be given from 17:00Hrs |
| 1135 | RQ222542 | OCC_231 | cpcc1_sd | SVC/STATCOM | STATCOM No 1(- 425/+550MVAR) at 400 KV Fatehgarh_II(PG) | POWER GRID | D | FOR AMP WORK | 10/Jun/2025 | 17:00 | 15/Jun/2025 | 23:00 | | PLANNED | Approved | 10-Jun-25 | 17:00 | 15-Jun-25 | 23:00 | May be given from 17:00Hrs |
| 1136 | RQ222540 | OCC_231 | cpcc1_sd | SVC/STATCOM | STATCOM No 1(- 425/+550MVAR) at 400 KV Bikaner_2 (PBTSL) | PBTSL | D | For logic checking in valve cooling system and AVR related issues checking | 11/Jun/2025 | 17:00 | 13/Jun/2025 | 23:00 | | PLANNED | Approved | 11-Jun-25 | 17:00 | 13-Jun-25 | 23:00 | May be given from 17:00Hrs |

| Format I(A): Request for transmission element outage by Indenting agency to RPC | | | | | | | | | | | | | | | |
|---|-------------------------------|--------------------|-----------------|---------------|--------|------------------------------|---------------------------------|------------------|--|------------------------|-----------|-------------|---------|-----------------|---|
| Indenting Agency | | | NHPC LTD. | For the Month | May-25 | | Date | | | Proposed Date and Time | | | | | |
| Line Details | | | | | | | | | | | | | | | |
| Sl. No. | Name of the Requesting Agency | Voltage Level (kV) | From substation | To substation | Owner | Ckt ID | Inter-Regional / Intra-Regional | Daily/ Continous | Reason | From Date | From Time | To Date | To Time | Shutdown Status | OCC Remaks |
| 1 | PARBATI-III, NHPC LIMITED | 400 kV | Parbati-III | Banala | PGCIL | 400KV Pabrbrati-III - Banala | Intra regional | Continuous | Concreting of all openings (06 Nos) of Cable Ventilation Tunnel of 400 KV lines. | 17-May-2025 | 9:00 | 17-May-2025 | 17:00 | Approved | May be allowed subject to no other line outage in Parbati complex/Subject to PG & Sainj consent (09:00-16:00) |
| 2 | PARBATI-III, NHPC LIMITED | 400 kV | Parbati-III | Sainj | PGCIL | 400 kV Parbati-III - Sainj | Inter regional | Continuous | Concreting of all openings (06 Nos) of Cable Ventilation Tunnel of 400 KV lines. | 18-May-2025 | 9:00 | 18-May-2025 | 17:00 | Approved | May be allowed subject to no other line outage in Parbati complex/Subject to PG & Sainj consent (09:00-16:00) |

NTPC SINGRAULI Unit -6 (500 MW) Capital overhauling w.e.f. 20.06.2025

NTPC Singrauli has requested to take its U#6 (500 MW) under 45 days capital overhauling w.e.f. 20.06.2025 due to In view of above further safe operation of unit is very difficult.

As unit annual overhauling is already due but not approved previously, planned shutdown of Singrauli U#6 may be

NLDC/NRLDC Comments:

May not be allowed in June.

Shutdown Status:

Rejected

PLANNED SHUT DOWN FOR THE MONTH OF June-2025 WHICH ARE TO BE APPROVED BY OCC 231

Name of Transmission Zone : Uttar Pradesh Power Transmission Corporation Limited

| S.N o. | Details of Transmission Line | | Date | | Timings | | Reason | “Outage Mode (Daily/ Continuous)” | Remarks | Shutdown Status | OCC Remaks |
|-----------|------------------------------|-------------------------------------|------------|------------|---------|----------|---|---|--|--------------------|--|
| | Substation/Voltage Level | Name of Transmission Elements | From | To | From | To | | | | | |
| 1 | 400 kV Panki | 400 kV Bus Reactor bay | 23.06.2025 | 24.06.2025 | 10:00 | 17:00:00 | Shutdown of 400 kV Bus Rector for bay maintenance and rectifying circuit problem of bucholz relay | Daily | | Approved. | May be allowed subject to real time grid condition |
| 2 | 400 kV Gr. Noida | 400 kV Gr. Noida (765) Ckt-2 line | 10.06.2025 | 11.06.2025 | 7:00 | 19:00:00 | Strining work will be done for LILO at tower no. 134 of mentioned line. | Continuous | | Rejected | |
| 3 | 400 kV S/s Bareilly | 400 kV TBC Bay | 08.06.2025 | 08.06.2025 | 8:00 | 17:00:00 | For Preventive maintenance work. No supply | Continuous | | Approved. | May be allowed subject to no other outage |
| 4 | 765 kV s/s Unnao | 765 kV s/s Unnao | 04.06.2025 | 04.06.2025 | 9:00 | 17:00:00 | (700-7-52) Tie Bay of 765 kV Mainpuri line-189 MVAR Bus reactor at Unnao | Continuous | Pre-Charging protection and Carrier Inter tripping testing of 765 kV Unnao-Mainpuri line with Tie Bay. | Approved. | |

231th OCC Additional Shutdown of PTCUL

| SR. NO. | NAME OF LINE /EQUIPMENT (S/D REQUIRED) | TYPE OF WORK TO BE DONE | From | | To | | Type | Shutdown Status | OCC Remaks |
|------------|---|---|------------|------------|------------|------------|------------|-----------------|---|
| 1 | 220 KV DC Baram (PTCUL) –Jauljivi (PGCIL) Ckt -2 | For commissioning of 220kV Jauljivi(PG)- Baram_Jauljibi GIS(UK) Ckt -1 (PTCUL) | 25.05.2025 | 08:00 Hrs. | 30.05.2025 | 18:00 Hrs. | Continuous | Approved | May be allowed subject to real time grid condition & PG consent/ Load to be managed by UK |

Shutdown request of Jaypee Vishnuprayag Hydro-Electric Plant

Sub: Requirement of Shutdown on 400 kV VP – MZN line & 400 kV VP – ALK line for Calibration of APEX type Energy Meter at VP end.

| S.No. | Element | From | | To | | Reason for shutdown | Shutdown Status | OCC Remaks |
|-------|----------------------|------------|------|------------|-------|--|-----------------|---|
| | | Date | Time | Date | Time | | | |
| 1 | 400 kV VP – MZN line | 31.05.2025 | 8:00 | 31.05.2025 | 18:00 | Calibration of APEX type Energy Meter at VP end. | Approved | May be allowed subject to no generation evacuation constraint(08:00-16:00hrs) |
| 2 | 400 kV VP – ALK line | 01.06.2025 | 8:00 | 01.06.2025 | 18:00 | Calibration of APEX type Energy Meter at VP end. | Approved | May be allowed subject to no generation evacuation constraint(08:00-16:00hrs) |

NTPC : Shutdown schedule for 400 KV bus bar protection retrofitting work of NTPC Auraiya GPS

| SL NO | ACTIVITY | SCOPE | FROM DATE | TO DATE | Remarks | Comments | Shutdown Status | OCC Remaks |
|-------|--|----------|-----------|-----------|---|----------|-----------------|---|
| 1 | Busbar protection Put in Out of service. | GE/ NTPC | 2-Jun-25 | 2-Jun-25 | Busbar protection will not be in service during this complete upgradation work activites tentatively till July 15. | | Rejected | Shutdown may be rejected & allowed after peak NR demand period as Gas plant will be running on RRAS support. Shutdown may be reviewed in Aug 2025 |
| 2 | Bus -1 shutdown down for Busbar CT Core Isolation | GE/ NTPC | 2-Jun-25 | 2-Jun-25 | Busbar CT cores of Main & Check zone will be shorted. | | Rejected | Shutdown may be rejected & allowed after peak NR demand period as Gas plant will be running on RRAS support. Shutdown may be reviewed in Aug 2025 |
| 3 | Bus -2 shutdown down for Busbar CT Core Isolation | GE/ NTPC | 3-Jun-25 | 3-Jun-25 | Busbar CT cores of Main & Check zone will be shorted. | | Rejected | Shutdown may be rejected & allowed after peak NR demand period as Gas plant will be running on RRAS support. Shutdown may be reviewed in Aug 2025 |
| 4 | Shutdown for 400 KV- Kanpur Line-1 (418) with 417 Tie Bay. | GE/ NTPC | 4-Jun-25 | 11-Jun-25 | Pu relays integrating into Relay panels. Termination of control cables pertains to Busbar Panel. CMR wirings for CB Status. LBB Relay shifting to busbar pu relays. CT Cables termination on primary CT equipment, Relay panels, CT Polarity checking, CT primary injection testing, CT primary injection stability for differential relay in ICT Bays. Trip test combination checking with CB. C/L checks, Intertrip checks, DT Send checks, AR blk check, DCS Alarm. | | Rejected | Shutdown may be rejected & allowed after peak NR demand period as Gas plant will be running on RRAS support. Shutdown may be reviewed in Aug 2025 |

| | | | | | | | | |
|---|--|----------|-----------|-----------|---|--|-----------------|--|
| 5 | Shutdown for 400 KV- Kanpur Line-2 (419) with 420 Tie Bay. | GE/ NTPC | 12-Jun-25 | 18-Jun-25 | <p>Pu relays integrating into Relay panels.</p> <p>Termination of control cables pertains to Busbar Panel. CMR wirings for CB Status. LBB Relay shifting to busbar pu relays. CT Cables termination on primary CT equipment, Relay panels, CT Polarity checking, CT primary injection testing, CT primary injection stability for differential relay in ICT Bays.</p> <p>Trip test combination checking with CB. C/L checks, Intertrip checks, DT Send checks, AR blk check, DCS Alarm.</p> | | Rejected | <p>Shutdown may be rejected & allowed after peak NR demand period as Gas plant will be running on RRAS support. Shutdown may be reviewed in Aug 2025</p> |
| 6 | Shutdown for 400 KV- Agra Line-2 (407) with 408 Tie Bay. | GE/ NTPC | 19-Jun-25 | 25-Jun-25 | <p>Pu relays integrating into Relay panels.</p> <p>Termination of control cables pertains to Busbar Panel. CMR wirings for CB Status. LBB Relay shifting to busbar pu relays. CT Cables termination on primary CT equipment, Relay panels, CT Polarity checking, CT primary injection testing, CT primary injection stability for differential relay in ICT Bays.</p> <p>Trip test combination checking with CB. C/L checks, Intertrip checks, DT Send checks, AR blk check, DCS Alarm.</p> | | Rejected | <p>Shutdown may be rejected & allowed after peak NR demand period as Gas plant will be running on RRAS support. Shutdown may be reviewed in Aug 2025</p> |

| | | | | | | | | |
|---|--|----------|-----------|----------|---|---|-----------------|---|
| 7 | Shutdown for 400 KV- ICT-2 (401) with Shunt reactor-2, 402 Tie Bay. | GE/ NTPC | 26-Jun-25 | 2-Jul-25 | <p>Pu relays integrating into Relay panels.</p> <p>Termination of control cables pertains to Busbar Panel. CMR wirings for CB Status. LBB Relay shifting to busbar pu relays. CT Cables termination on primary CT equipment, Relay panels, CT Polarity checking, CT primary injection testing, CT primary injection stability for differential relay in ICT Bays.</p> <p>Trip test combination checking with CB. C/L checks, Intertrip checks, DT Send checks, AR blk check, DCS Alarm.</p> | | Rejected | Shutdown may be rejected & allowed after peak NR demand period as Gas plant will be running on RRAS support. Shutdown may be reviewed in Aug 2025 |
| 8 | Shutdown for 400 KV- ICT-1 (404) with Shunt reactor -1, 405 Tie Bay. | GE/ NTPC | 3-Jul-25 | 9-Jul-25 | <p>Pu relays integrating into Relay panels.</p> <p>Termination of control cables pertains to Busbar Panel. CMR wirings for CB Status. LBB Relay shifting to busbar pu relays. CT Cables termination on primary CT equipment, Relay panels, CT Polarity checking, CT primary injection testing, CT primary injection stability for differential relay in ICT Bays.</p> <p>Trip test combination checking with CB. C/L checks, Intertrip checks, DT Send checks, AR blk check, DCS Alarm.</p> | If possible ICT-1 (404), Tie (405), Agra line-1 (406), this dia | Rejected | Shutdown may be rejected & allowed after peak NR demand period as Gas plant will be running on RRAS support. Shutdown may be reviewed in Aug 2025 |

| | | | | | | | | |
|---|--|----------|-----------|-----------|---|--|-----------------|--|
| 9 | Shutdown for 400 KV- Agra Line-1 (406) with 405 Tie Bay. | GE/ NTPC | 10-Jul-25 | 16-Jul-25 | <p>Pu relays integrating into Relay panels.</p> <p>Termination of control cables pertains to Busbar Panel. CMR wirings for CB Status. LBB Relay shifting to busbar pu relays. CT Cables termination on primary CT equipment, Relay panels, CT Polarity checking, CT primary injection testing, CT primary injection stability for differential relay in ICT Bays.</p> <p>Trip test combination checking with CB. C/L checks, Intertrip checks, DT Send checks, AR blk check, DCS Alarm.</p> | shutdown requesting for (3-JUL to 9-JUL) to finish it at once. | Rejected | <p>Shutdown may be rejected & allowed after peak NR demand period as Gas plant will be running on RRAS support. Shutdown may be reviewed in Aug 2025</p> |
|---|--|----------|-----------|-----------|---|--|-----------------|--|

RAJASTHAN RAJYA VIDYUT UTPADAN NIGAM LIMITED

| NAME OF GSS/ DIVISION | NAME OF LINE / EQUIPMENT (SHUTDOWN REQUIRIED) | TYPE OF WORK TO BE DONE | DURATION | | ALTERNATIVE SUPPLY ARRANGEMENT | REMARKS | Shutdown Status | OCC Remaks |
|-----------------------------|--|--|-------------------------|-------------------------|---|---------|-----------------|---|
| 3 | 5 | 6 | 7 | 8 | 9 | 11 | | |
| | | | DATE/ TIME | DATE/ TIME | | | | |
| 400kV Switchyard CTPP | 400 kV CTPP- Adani Line | 1. For attending leakage of sf6 in R- pole of C.B. 2. Annual Maintenance Work of Bay elements at CTPP End. | 10.06.2025 08:00 Hrs | 11.06.2025 18:00 Hrs | Power evacuation will be through 400kV CTPP-Anta, 400kV CTPP-Hindaun Line, 400kV CTPP-Bhilwara Line, 400kV InterConnection#1, 400kV InterConnection#2. 220kV CTPP-Aklara line and 220 kV CTPP-Kawai line. | | Approved | Shutdown may be allowed on daily basis subject to no other line outage at both ends |

PLANNED SHUT DOWN FOR THE MONTH OF JUN- 2025 WHICH ARE TO BE APPROVED BY OCC - 231

Name of Transmission Zone : Uttar Pradesh Power Transmission Corporation Limited

| Sl.No. | Details of Transmission Line | | Date | | Timings | | Reason | "Outage Mode (Daily/ Continuous)" | Remarks | Shutdown Status | OCC Remaks |
|--------|------------------------------|--|------------|------------|---------|-------|---|-----------------------------------|---|-----------------|--|
| | Voltage Level | Name of Transmission Elements | From | To | From | To | | | | | |
| 1 | 765KV | Main Bus-1 | 01/06/2025 | 02/06/2025 | 8:00 | 18:00 | Bus Bar Stability for Dia-2 & Dia-3 of 765kV Switchyard | Continuous | This shutdown has been already approved in OCC 230. If the shutdown is not availed on May 2025 as approved in OCC 230, the 2Days opportunity based shutdown on continuous basis shall be availed between 01.06.2025 to 30.06.2025 with respect to the Unit#1 Generator shutdown. | Approved | Subject to no generation at Ghatampur. |
| 2 | 765KV | Main Bus-2 | 01/06/2025 | 02/06/2025 | 8:00 | 18:00 | Bus Bar Stability for Dia-2 & Dia-3 of 765kV Switchyard | Continuous | | Approved | Subject to no generation at Ghatampur. |
| 3 | 765KV | 765kV Ghatampur - Rampur Line | 01/06/2025 | 02/06/2025 | 8:00 | 18:00 | Bus Bar Stability for Dia-2 & Dia-3 of 765kV Switchyard | Continuous | | Approved | Subject to no generation at Ghatampur. |
| 4 | 765KV | 330MVAr Bus Reactor-at Bus 1 at 765kV Ghatampur S/s | 01/06/2025 | 02/06/2025 | 8:00 | 18:00 | Bus Bar Stability for Dia-2 & Dia-3 of 765kV Switchyard | Continuous | | Approved | Subject to no generation at Ghatampur. |
| 5 | 765KV | 765kV Ghatampur - Agra Line | 01/06/2025 | 02/06/2025 | 8:00 | 18:00 | Bus Bar Stability for Dia-2 & Dia-3 of 765kV Switchyard | Continuous | | Approved | Subject to no generation at Ghatampur. |
| 6 | 765KV | 189MVAr Line Reactor for 765kV Ghatampur - Rampur Line | 01/06/2025 | 02/06/2025 | 8:00 | 18:00 | Bus Bar Stability for Dia-2 & Dia-3 of 765kV Switchyard | Continuous | | Approved | Subject to no generation at Ghatampur. |

| POWERGRID NORTHERN REGION-II | | | | | | | | | | |
|--|--|---------------------|------------|------|------------|-------|-------------------|--|------------|--|
| SUBJECT :- ADDITIONAL SD REQUEST FOR TRANSMISSION ELEMENTS for 231th OCC MEETING | | | | | | | | | | |
| S.N. | NAME OF THE ELEMENT AND SUBSTATION | Category of element | DURATION | | | | Daily/ Continuous | Reason | S/D Status | OCC Remarks |
| | | | FROM | | TO | | | | | |
| | | | DATE | TIME | DATE | TIME | | | | |
| X-2 | For contruction acitivity | | | | | | | | | |
| 1 | 220KV Bus coupler at Wagoora SS | B | 09.06.2025 | 9:00 | 10.06.2025 | 18:00 | Continuous | CT replacement under ADDCAP vide CERC petition No 470/TT/2020 dated 14.10.2021 | Approved | Subject to no other outage |
| 2 | 220/66kV ICT at Drass GIS | B | 17.06.2025 | 9:00 | 19.06.2025 | 17:00 | Continuous | Interconnection of the Adapter Module and Zojila Line Bay Module with existing GIS at DRASS. Project: Extension of Drass and 66/11kV New Zojila East (GIS) SS under consultancy services to NHIDCL | Approved | May be allowed subject to SLDC-JK/CE ladakh consent for load managemnt at 66KV Drass during shutdown |
| 3 | 66kV BUS-1 at Drass GIS | NA | 17.06.2025 | 9:00 | 19.06.2025 | 17:00 | Continuous | Interconnection of the Adapter Module and Zojila Line Bay Module with existing GIS at DRASS. Project: Extension of Drass and 66/11kV New Zojila East (GIS) SS under consultancy services to NHIDCL | Approved | May be allowed subject to SLDC-JK/CE ladakh consent for load managemnt at 66KV Drass during shutdown |
| 4 | 66kV LPDD Ckt-1 Drass GIS | NA | 17.06.2025 | 9:00 | 19.06.2025 | 17:00 | Continuous | Interconnection of the Adapter Module and Zojila Line Bay Module with existing GIS at DRASS. Project: Extension of Drass and 66/11kV New Zojila East (GIS) SS under consultancy services to NHIDCL | Approved | May be allowed subject to SLDC-JK/CE ladakh consent for load managemnt at 66KV Drass during shutdown |
| 5 | 66kV LPDD Ckt-2 Drass GIS | NA | 17.06.2025 | 9:00 | 19.06.2025 | 17:00 | Continuous | Interconnection of the Adapter Module and Zojila Line Bay Module with existing GIS at DRASS. Project: Extension of Drass and 66/11kV New Zojila East (GIS) SS under consultancy services to NHIDCL | Approved | May be allowed subject to SLDC-JK/CE ladakh consent for load managemnt at 66KV Drass during shutdown |
| X-3 | For O & M acitivity | | | | | | | | | |
| 1 | 220 kV PSEB-III Bay (Bay No. 203) at Moga SS | B | 23.06.2025 | 9:00 | 25.06.2025 | 18:00 | Continuous | For Overhauling of CB Drive | Approved | Subject to element must remain in service with TBC |

| | | | | | | | | | | |
|---|---|---|------------|------|------------|-------|------------|--|----------|--|
| 2 | 220 kV PSEB-IV Bay (Bay No. 205) at Moga SS | B | 26.06.2025 | 9:00 | 28.06.2025 | 18:00 | Continuous | For Overhauling of CB Drive | Approved | Subject to element must remain in service with TBC |
| 3 | 220 kV ICT-III Bay (Bay No. 209) at Moga SS | B | 29.06.2025 | 9:00 | 30.06.2025 | 18:00 | Continuous | For Overhauling of CB Drive | Approved | Subject to element must remain in service with TBC |
| 4 | 400kV, Bus Reactor-1 BAY (402R) at Wagoora SS | A | 27.06.2025 | 9:00 | 31.06.2025 | 18:00 | Continuous | For Pole and interrupter overhauling in 402R52 Pneumatic CB. | Approved | May be allowed |
| 5 | 50MVA ICT-1 at 220/66kV GIS Phyang S/S(Leh) | C | 17.06.2025 | 9:00 | 17.06.2025 | 16:00 | DAILY | For Annual Maintenance work | Approved | Subject to ICT2 must remain in service / Load to be managed by Ladhakh |
| 6 | 50MVA ICT-2 at 220/66kV GIS f | C | 18.06.2025 | 9:00 | 18.06.2025 | 16:00 | DAILY | For Annual Maintenance work | Approved | Subject to ICT2 must remain in service / Load to be managed by Ladhakh |
| 7 | 50MVA ICT at 220/66kV GIS Kh | C | 24.06.2025 | 9:00 | 24.06.2025 | 16:00 | DAILY | For Annual Maintenance work | Approved | May be allowed subject to NHPC & SLDC-JK/CE ladakh consent for load generation balance during shutdown |

Additional Outage request of NR-3 for Consideration in OCC-231

| Sr · N o. | Request Type | OCC Number | Name of Requesting Agency | Element Name | Daily/ Continous | Reason | From Date | From Time | To Date | To Time | Remarks | Shutdown Status | OCC Remaks |
|--------------------|-----------------|------------|---------------------------------|--------------------------------------|---------------------|---|------------|-----------|------------|---------|---|-----------------|---|
| 1 | Planned | 231 | POWERGRID, NR- | 500 kV HVDC Rihand-Dadri Ckt-I & II | Daily | For construction of 765kV Bareilly-Neemrana line | 01.06.2025 | 7:00 | 10.06.2025 | 19:00 | Shutdown of both the circuit required simultaneously. | Rejected | May be planned after Aug'25. |
| 2 | Planned | 231 | POWERGRID, NR- | 500 kV HVDC Balia-Bhiwadi Ckt-I & II | Daily | For construction of 765kV Bareilly-Neemrana line | 15.06.2025 | 7:00 | 21.06.2025 | 19:00 | Shutdown of both the circuit required simultaneously. | Rejected | May be planned after Aug'25. |
| 3 | Planned | 231 | POWERGRID, NR- | 400kV Agra-Auraiya-I | Daily | For insulator replacement work | 16.06.2025 | 7:00 | 16.06.2025 | 19:00 | | Approved | Shutdown may be allowed subject to no other line outage at both ends/ Auraiya consent |
| 4 | Planned | 231 | POWERGRID, NR- | 400kV Agra-Auraiya-II | Daily | For insulator replacement work | 17.06.2025 | 7:00 | 17.06.2025 | 19:00 | | Approved | Shutdown may be allowed subject to no other line outage at both ends/ Auraiya consent |
| 5 | Planned | 231 | POWERGRID, NR- | 400kV Allahabad-Sasaram | Daily | Auto-reclosure off for PID testing | 18.06.2025 | 7:00 | 18.06.2025 | 19:00 | Only Auto-reclosure off. | Approved | |
| 6 | Planned | 231 | POWERGRID, WR- | 765KV-SATNA-BINA-1 | C | For Divergent of Towers due to Banda Irrigation Project, Dia to kept open at both ends. | 21.06.2025 | 0.375 | 30.06.2025 | 17:30 | | Approved | ATC/TTC curtailed by 750MW in NR Import. May be availed on weekend. |

LIST OF ADDITIONAL SHUTDOWNS PROPOSED FOR APPROVAL IN OCC-231th MEETING
(PLANNED SHUTDOWNS)

FROM: SR DGM-RTAMC, MANESAR
DATE:- 09/05/25

TO : SE(OPN), NRPC, N DELHI
Copy: GM (SO-1), NRLDC

Following Additional S/D are required during the month of JUNE, 2025 for 231th OCC. Kindly accord your approval so that site mobilisation may be arranged accordingly.

| S.No. | ELEMENTS | OWNER | MODE | DURATION | | | | PURPOSE | Remarks | Shutdown Status | OCC Remaks |
|-------|---|-----------|------|------------|----------|------------|----------|---|---------|-----------------|--|
| | | | | FROM | | TO | | | | | |
| | | | | DATE | TIME | DATE | TIME | | | | |
| | 765KV 400kV/220kV Lines | | | | | | | | | | |
| 1 | 400 KV Hisar - Bhiwadi - II | Powergrid | D | 06/02/2025 | 9:00:00 | 06/02/2025 | 18:00:00 | To rectify the shutdown nature defects | | Approved | May be allowed subject to real time grid condition & no other line outage at both ends |
| 2 | 400KV S/C Hirapur to Dhaulpur | Powergrid | D | 06/01/2025 | 9:00:00 | 06/03/2025 | 18:00:00 | For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line. | | Rejected | Utility may clarify the element name |
| 3 | 400KV S/C Hirapur to Dhaulpur | RRVPNL | D | 06/01/2025 | 9:00:00 | 06/03/2025 | 18:00:00 | For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line. | | Rejected | Utility may clarify the element name |
| 4 | 220KV D/C Hirapur- KTPS | RRVPNL | D | 06/14/2025 | 9:00:00 | 06/16/2025 | 18:00:00 | For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line. | | Rejected | Utility may directly coordinate with Rajasthan/ Not in purview of NRLDC |
| 5 | 220KV S/C Vatika to KTPS | RRVPNL | D | 06/10/2025 | 9:00:00 | 06/12/2025 | 18:00:00 | For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line. | | Rejected | Utility may directly coordinate with Rajasthan/ Not in purview of NRLDC |
| 6 | 220KV D/C Sanganer to Chaksu | RRVPNL | D | 06/01/2025 | 9:00:00 | 06/03/2025 | 18:00:00 | For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line. | | Rejected | Utility may directly coordinate with Rajasthan/ Not in purview of NRLDC |
| 7 | 220KV D/C JETHANA(RVPNL)-AJMER(RVPNL) | RRVPNL | D | 01-06-2025 | 9:00:00 | 03-06-2025 | 17:00:00 | Stringing work of 765KV D/C Beawar Dausa Transmission Line | | Rejected | Utility may directly coordinate with Rajasthan/ Not in purview of NRLDC |
| 8 | 220KV S/C BEAWAR(RVPNL)-AJMER(RVPNL) | RRVPNL | D | 05-06-2025 | 9:00:00 | 07-06-2025 | 17:00:00 | Stringing work of 765KV D/C Beawar Dausa Transmission Line | | Rejected | Utility may directly coordinate with Rajasthan/ Not in purview of NRLDC |
| 9 | 220KV D/C JETHANA (RVPNL)-AJMER(RVPNL) | RRVPNL | D | 09-06-2025 | 9:00:00 | 11-06-2025 | 17:00:00 | Stringing work of 765KV D/C Beawar Dausa Transmission Line | | Rejected | Utility may directly coordinate with Rajasthan/ Not in purview of NRLDC |
| 10 | 220 KV D/C MERTA(RVPNL)-JETHANA (RVPNL) | RRVPNL | D | 12-06-2025 | 9:00:00 | 14-06-2025 | 17:00:00 | Stringing work of 765KV D/C Beawar Dausa Transmission Line | | Rejected | Utility may directly coordinate with Rajasthan/ Not in purview of NRLDC |
| 11 | 220 KV D/C JETHANA(RVPNL)-AJMER(RVPNL) | RRVPNL | D | 28-06-2025 | 9:00:00 | 30-06-2025 | 17:00:00 | Stringing work of 765KV D/C Beawar Dausa Transmission Line | | Rejected | Utility may directly coordinate with Rajasthan/ Not in purview of NRLDC |
| 12 | 220 kV Bikaner_2- ACME Line (bay 201) | Powergrid | D | 06/27/2025 | 17:00:00 | 28-06-2025 | 23:00:00 | For Bay Extension works | | Approved | May be allowed from 19:00 Hors. Onwards |
| 13 | 220 kV Baghpat (PG)-Baghpat(UP) Ckt I | Powergrid | C | 17.05.2025 | 8:00 | 20.05.2025 | 23:00 | 220kV GIS Partial discharge rectification work in BUS -1 | | Rejected | Consent denied by UP. |
| 14 | 220 kV Baghpat (PG)-Baghpat(UP) Ckt II | Powergrid | C | 17.05.2025 | 8:00 | 20.05.2025 | 23:00 | 220kV GIS Partial discharge rectification work in BUS -1 | | Rejected | Consent denied by UP. |
| 15 | 220 kV Baghpat (PG)-Modipuram(UP) Ckt-I | Powergrid | C | 17.05.2025 | 8:00 | 20.05.2025 | 23:00 | 220kV GIS Partial discharge rectification work in BUS -1 | | Rejected | Consent denied by UP. |
| 16 | 220 kV Baghpat (PG)-Baghpat(UP) Ckt I | Powergrid | C | 16.05.2025 | 8:00 | 16.05.2025 | 23:00 | Interim Bypass arrangement work & feeding uninterrupted power supply from POWERGRID BAGHPAT (PG) to Baghpat Substation (UP) | | Rejected | Consent denied by UP. |
| 17 | 220 kV Baghpat (PG)-Mandola Vihar | Powergrid | C | 16.05.2025 | 8:00 | 16.05.2025 | 23:00 | | | | Rejected |

| | | | | | | | | | | | |
|----|--|-----------|---|------------|----------|------------|----------|---|----------------------|----------|---|
| 18 | 220 kV Baghpat (PG)-Baghpat(UP) Ckt I | Powergrid | C | 20.05.2025 | 8:00 | 20.05.2025 | 23:00 | Removing bypass arrangement and restoration of the line | | Rejected | Consent denied by UP. |
| 19 | 220 kV Baghpat (PG)-Mandola Vihar | Powergrid | C | 20.05.2025 | 8:00 | 20.05.2025 | 23:00 | | | Rejected | Consent denied by UP. |
| 20 | 220KV D/C Rohini-Narela TL | Powergrid | D | 15-06-2025 | 8:00 | 25-06-2025 | 20:00 | For stringing of 400kV M/C Mahranibagh-Narela TL | | Rejected | Utility may directly coordinate with Delhi/ Not in purview of NRLDC |
| 21 | 220KV D/C Rohini-Narela TL | Powergrid | D | 15-06-2025 | 8:00 | 25-06-2025 | 20:00 | For Hot line stringing of 400kV M/C Mahranibagh-Narela TL | | Rejected | Utility may directly coordinate with Delhi/ Not in purview of NRLDC |
| 22 | 220kV D/C Bawana-Narela TL | Powergrid | C | 20-06-2025 | 8:00 | 28-06-2025 | 20:00 | For stringing of 400kV M/C Mahranibagh-Narela TL | | Rejected | Utility may directly coordinate with Delhi/ Not in purview of NRLDC |
| 23 | 220kV D/C Bawana-Bawana I TL | Powergrid | C | 20-06-2025 | 8:00 | 28-06-2025 | 20:00 | For Hot line stringing of 400kV M/C Mahranibagh-Narela TL | | Rejected | Utility may directly coordinate with Delhi/ Not in purview of NRLDC |
| | 400/220kV BUS | | | | | | | | | | |
| 1 | 220 kV MAIN BUS I at Baghpat | Powergrid | C | 17.05.2025 | 0:00 | 20.05.2025 | 23:00 | 220kV GIS Partial discharge rectification work in BUS -I | | Rejected | Consent denied by UP. |
| 2 | 220 kV BUS COUPLER at Baghpat | Powergrid | C | 17.05.2025 | 0:00 | 20.05.2025 | 23:00 | 220kV GIS Partial discharge rectification work in BUS -I | | Rejected | Consent denied by UP. |
| | 765KV/400 BUS/ LINE REACTOR | | | | | | | | | | |
| 1 | 240 MVAR Switchable LR on 765 KV Bhadla_2 (PG)-Fatehgarh_II(PG) (PBTL)) Ckt-3 @Bhadla_2 (PG) | Powergrid | D | 09-06-2025 | 18:00:00 | 10-6-2025 | 23:00:00 | AMP, Spare Switching | | Approved | May be availed with Line outage/AMP |
| 2 | 240 MVAR Switchable LR on 765 KV Bhadla_2 (PG)-Fatehgarh_II(PG) (PBTL)) Ckt-4 @Bhadla_2 (PG) | Powergrid | D | 11-06-2025 | 18:00:00 | 12-6-2025 | 23:00:00 | AMP, Spare Switching | | Approved | May be availed with Line outage/AMP |
| 3 | 240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-3 @FATEHGARH_II(PG) | Powergrid | D | 09-06-2025 | 18:00:00 | 10-6-2025 | 23:00:00 | AMP, Spare Switching | For CoE Compliances, | Approved | May be availed with Line outage/AMP |
| 4 | 240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-4 @FATEHGARH_II(PG) | Powergrid | D | 11-06-2025 | 18:00:00 | 12-6-2025 | 23:00:00 | AMP, Spare Switching | For CoE Compliances, | Approved | May be availed with Line outage/AMP |

OUTAGE PLANNING TO BE APPROVED IN 231st OCC MEETING

| Format I(A): Request for transmission element outage by Indenting agency to RPC | | | | | | | | | | | | | | | | |
|---|-------------------------------|--------------------|-----------------|-----------------|--------|--------|---------------------------------|-------------------|--|------------------------|-----------|----------|-----------|---------|-----------------|--|
| Indenting Agency | | | HPPTCL | For the Month | Jun-25 | Date | | | | | | | | | | |
| | | | Line Details | | | | | | | Proposed Date and Time | | | | | | |
| Sl. No. | Name of the Requesting Agency | Voltage Level (kV) | From substation | To substation | Owner | Ckt ID | Inter-Regional / Intra-Regional | Daily/ Continuous | Reason | From Date | From Time | To Date | To Time | Remarks | Shutdown Status | OCC Remarks |
| 1 | HPPTCL | 220 kV | Dehar (BBMB) | Ganguwal (BBMB) | BBMB | CKT-1 | Inter-State | Daily | Erection of Bus isolator of under construction 220kV Dehar Kangoo Ckt-2 Line Bay | 02.06.25 | 09:00 Hrs | 02.06.25 | 17:00 Hrs | | Approved | May be allowed subject to BBMB consent & no other line outage at Dehar |
| 2 | HPPTCL | 220 kV | Dehar (BBMB) | Kangoo (HPSEBL) | HPPTCL | CKT-1 | Inter-State | Daily | Stringing of 2nd circuit of 220kV Dehar Kangoo line | 22.05.25 | 09:00 Hrs | 27.05.25 | 18:00 Hrs | | Approved | May be allowed subject to BBMB consent & no other line outage at Dehar |

Note: Tentative Date can be proposed, if exact date is not known.

OUTAGE PLANNING TO BE APPROVED IN 231st OCC MEETING

Format I(B): Request for Bus, Bay, ICTs, Reactor, FACTs,FSCs, SVCs etc outage by Indenting agency to RPC

| Indenting Agency | | HPPTCL | For the Month | Jun-25 | | | | | | | | | | |
|------------------|-------------------------------|--------------------|---------------------------------|--------|--------|---------------------------------|-------------------|--|------------------------|-----------|----------|-----------|-----------------|--|
| | | Line Details | | | | | | | Proposed Date and Time | | | | | |
| Sl. No. | Name of the Requesting Agency | Voltage Level (kV) | Name of the Element | Owner | Ckt ID | Inter-Regional / Intra-Regional | Daily/ Continuous | Reason | From Date | From Time | To Date | To Time | Shutdown Status | OCC Remarks |
| 1 | HPPTCL | 220kV | Bus-1 At Dehar | BBMB | Bus-1 | | Daily | Erection of Bus isolator of under construction 220kV Dehar Kangoo Ckt-2 Line Bay | 02.06.25 | 09:00 Hrs | 02.06.25 | 17:00 Hrs | Approved | May be allowed subject to BBMB consent & no other line outage at Dehar |
| 2 | | 220kV | 220/132/11 KV Transformer (T-7) | | T-7 | | | | | | | | Approved | May be allowed subject to BBMB consent & no other line outage at Dehar |
| 3 | | 220kV | 3X60MVA, 11/220KV GT-1 | | GT-1 | | | | | | | | Approved | May be allowed subject to BBMB consent & no other line outage at Dehar |
| 4 | | 220kV | 220KV Bus coupler (A-4) | | A-4 | | | | | | | | Approved | May be allowed subject to BBMB consent & no other line outage at Dehar |

SHUTDOWN requirement LPDD LEH**REQUEST FOR TRANSMISSION ELEMENTS for 231st OCC MEETING for construction activity(220 kV Phyang Diskit Transmission Line Bay extension wo**

| Sl.No. | Details of Transmission Line | | From | | To | | "Outage Mode (Daily/ Continuous)" | Reason | Shutdown Status | OCC Remaks |
|--------|------------------------------|---------------------------------------|------------|-------|------------|-------|---|--|--------------------|--|
| | Voltage Level | Name of Transmission Elements | Date | Time | Date | Time | | | | |
| 1 | 220 kV | 220KV Bus 2 at LEH (PG) | 06/15/2025 | 9:00 | 06/18/2025 | 18:00 | Continuous | Shutdown required for safe working during construction of 206 Bay at 220/66KV Substation LEH(PG).. Gas Recovery of Existing compartment, End Shield Assembly, Evacuation . Evacuation, Gas Filling, Gas Quality Check. | Approved | Subject to Real time grid condition & no generation evacuation constraint of hydro at Nimmo, consent of Powergrid & NHPC. |
| 2 | 220 kV | 220KV 50MVA ICT 2 at LEH (Bay No 205) | 06/15/2025 | 9:00 | 06/18/2024 | 18:00 | Continuous | Shutdown required for safe working during construction of 206 Bay at 220/66KV Substation LEH(PG). Gas Recovery of Existing compartment, End Shield Assembly, Evacuation . Evacuation, Gas Filling, Gas Quality Check. | Approved | Subject to Real time grid condition & no generation evacuation constraint of hydro at Nimmo, consent of Powergrid & NHPC. |
| 3 | 220 kV | 220KV LEH KHALSTI Line (Bay No 203) | 06/18/2025 | 14:00 | 06/18/2025 | 18:00 | Daily | Shutdown required for safe working during construction of 206 Bay at 220/66KV Substation LEH(PG). HV Test conduct | Approved | Subject to Real time grid condition & no generation evacuation constraint of hydro at Nimmo, consent of Powergrid & NHPC. SLDC-JK/Ladakh & NHPC must strictly manage load & generation balance during the shutdown of 220KV LEH-KHALSTI Line. ICT at Khalisti must be in service during the shutdown . |
| 4 | 220 kV | 220KV Bus-1 at LEH (PG) | 06/19/2025 | 6:00 | 06/24/2025 | 18:00 | Continuous | Shutdown required for safe working during construction of 206 Bay at 220/66KV Substation LEH(PG).. Gas Recovery of Existing compartment, End Shield Assembly, Evacuation. Evacuation, Gas Filling, Gas Quality Check. Gas Recovery of Existing compartment, End Shield remove & conductor inter connection,Evacuation, Gas Filling, Gas Quality Check. | Approved | Subject to Real time grid condition & no generation evacuation constraint of hydro at Nimmo, consent of Powergrid & NHPC. |

| | | | | | | | | | | |
|---|--------|---------------------------------------|------------|-------|------------|-------|------------|--|----------|--|
| 5 | 220 kV | 220KV 50MVA ICT 2 at LEH (Bay No 205) | 06/19/2025 | 6:00 | 06/24/2025 | 18:00 | Continuous | Shutdown required for safe working during construction of 206 Bay at 220/66KV Substation LEH(PG). Gas Recovery of Existing compartment, End Shield Assembly, Evacuation. Evacuation, Gas Filling, Gas Quality Check. Gas Recovery of Existing compartment, End Shield remove & conductor inter connection, Evacuation, Gas Filling, Gas Quality Check. | Approved | Subject to Real time grid condition & no generation evacuation constraint of hydro at Nimmo, consent of Powergrid & NHPC. |
| 6 | 220 kV | 220KV LEH KHALSTI Line (Bay No 203) | 06/24/2024 | 14:00 | 06/24/2024 | 18:00 | Continuous | Shutdown required for safe working during construction of 206 Bay at 220/66KV Substation LEH(PG). HV Test conduct | Approved | Subject to Real time grid condition & no generation evacuation constraint of hydro at Nimmo, consent of Powergrid & NHPC. SLDC-JK/Ladakh & NHPC must strictly manage load & generation balance during the shutdown of 220KV LEH-KHALSTI Line. ICT at Khalisti must be in service during the shutdown . |
| 7 | 221 kV | 220KV Bus 2 at LEH (PG) | 06/25/2025 | 6:00 | 06/27/2025 | 18:00 | Continuous | Shutdown required for safe working during construction of 206 Bay at 220/66KV Substation LEH(PG). Gas Recovery of Existing compartment, End Shield remove & conductor inter connection, Evacuation, Evacuation, Gas Filling, Gas Quality Check. | Approved | Subject to Real time grid condition & no generation evacuation constraint of hydro at Nimmo, consent of Powergrid & NHPC. |
| 8 | 221 kV | 220KV 50MVA ICT 2 at LEH (Bay No 205) | 06/25/2025 | 6:00 | 06/27/2025 | 0.75 | Continuous | Shutdown required for safe working during construction of 206 Bay at 220/66KV Substation LEH(PG). Gas Recovery of Existing compartment, End Shield remove & conductor inter connection, Evacuation, Evacuation, Gas Filling, Gas Quality Check. | Approved | Subject to Real time grid condition & no generation evacuation constraint of hydro at Nimmo, consent of Powergrid & NHPC. |