

**Proposed Outage Program of 231st OCC meeting of NRPC**

| Sr No | Reference Number | OCC Number | Name of Requesting Agency | Element Type                 | Element Name                                       | Owner | Daily/Continuous | Reason                                                                                                    | Requested From Date | Requested To Time | Requested To Date | Requested To Time | Requester Remarks                                                                                               | Request Type | Shutdown Status | NLDC/RLDC Comments |
|-------|------------------|------------|---------------------------|------------------------------|----------------------------------------------------|-------|------------------|-----------------------------------------------------------------------------------------------------------|---------------------|-------------------|-------------------|-------------------|-----------------------------------------------------------------------------------------------------------------|--------------|-----------------|--------------------|
| 1     | RQ221911         | OCC_231    | tehr_i_sd                 | GENERATING UNIT              | 250 MW TEHRI HPS - UNIT 1                          | THDC  | C                | Annual Maintenance                                                                                        | 05-Jun-2025         | 00:01             | 29-Jun-2025       | 23:59             |                                                                                                                 | PLANNED      | Requested       |                    |
| 2     | RQ222216         | OCC_231    | cpcc1_sd                  | AC TRANSMISSION LINE CIRCUIT | 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2          |       | D                | For shutdown defect rectification                                                                         | 27-Jun-2025         | 08:00             | 27-Jun-2025       | 20:00             | Non-Auto for 765 KV CHITTORGARH-BANASKANTHA(PG) CKT-1                                                           | PLANNED      | Requested       |                    |
| 3     | RQ222005         | OCC_231    | cpcc1_sd                  | AC TRANSMISSION LINE CIRCUIT | 765 KV BHADLA-BIKANER (PG) CKT-2                   |       | D                | Rectification of Shutdown nature defects                                                                  | 26-Jun-2025         | 16:00             | 27-Jun-2025       | 23:59             | Non-Auto in Off mode required for Ckt-2                                                                         | PLANNED      | Requested       |                    |
| 4     | RQ222193         | OCC_231    | cpcc1_sd                  | AC TRANSMISSION LINE CIRCUIT | 765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2           |       | D                | For line AMP work                                                                                         | 26-Jun-2025         | 08:00             | 26-Jun-2025       | 18:00             | Non auto mode of other charge ckt required                                                                      | PLANNED      | Requested       |                    |
| 5     | RQ222215         | OCC_231    | cpcc1_sd                  | AC TRANSMISSION LINE CIRCUIT | 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1          |       | D                | For shutdown defect rectification                                                                         | 26-Jun-2025         | 08:00             | 26-Jun-2025       | 20:00             | Non-Auto for 765 KV CHITTORGARH-BANASKANTHA(PG) CKT-2                                                           | PLANNED      | Requested       |                    |
| 6     | RQ222004         | OCC_231    | cpcc1_sd                  | AC TRANSMISSION LINE CIRCUIT | 765 KV BHADLA-BIKANER (PG) CKT-1                   |       | D                | Rectification of Shutdown nature defects                                                                  | 24-Jun-2025         | 16:00             | 25-Jun-2025       | 23:59             | Non-Auto in Off mode required for Ckt-2                                                                         | PLANNED      | Requested       |                    |
| 7     | RQ222192         | OCC_231    | cpcc1_sd                  | AC TRANSMISSION LINE CIRCUIT | 765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1           |       | D                | For line AMP work                                                                                         | 24-Jun-2025         | 08:00             | 25-Jun-2025       | 18:00             | Non auto mode of other charge ckt required                                                                      | PLANNED      | Requested       |                    |
| 8     | RQ221999         | OCC_231    | cpcc1_sd                  | AC TRANSMISSION LINE CIRCUIT | 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-2    |       | D                | For scheme checking work                                                                                  | 24-Jun-2025         | 08:00             | 24-Jun-2025       | 18:00             |                                                                                                                 | PLANNED      | Requested       |                    |
| 9     | RQ221998         | OCC_231    | cpcc1_sd                  | AC TRANSMISSION LINE CIRCUIT | 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-1    |       | D                | For scheme checking work                                                                                  | 23-Jun-2025         | 08:00             | 23-Jun-2025       | 18:00             |                                                                                                                 | PLANNED      | Requested       |                    |
| 10    | RQ221985         | OCC_231    | cpcc1_sd                  | AC TRANSMISSION LINE CIRCUIT | 765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1            |       | C                | Tapping of LIO of 765KV Phahi-Dausa ckt-1 and Dausa -Gwalior ckt-1TL at dausa                             | 20-Jun-2025         | 08:00             | 28-Jun-2025       | 20:00             |                                                                                                                 | PLANNED      | Requested       |                    |
| 11    | RQ221986         | OCC_231    | cpcc1_sd                  | AC TRANSMISSION LINE CIRCUIT | 765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2            |       | C                | Tapping of LIO of 765KV Phahi-Dausa ckt-2 and Dausa -Gwalior ckt-2 TL at dausa                            | 20-Jun-2025         | 08:00             | 28-Jun-2025       | 20:00             |                                                                                                                 | PLANNED      | Requested       |                    |
| 12    | RQ222003         | OCC_231    | cpcc1_sd                  | AC TRANSMISSION LINE CIRCUIT | 765 KV BIKANER-MOGA (PG) CKT-2                     |       | D                | Rectification of Shutdown nature defects                                                                  | 19-Jun-2025         | 16:00             | 20-Jun-2025       | 23:59             | Non-Auto in Off mode required for Ckt-1                                                                         | PLANNED      | Requested       |                    |
| 13    | RQ221993         | OCC_231    | cpcc1_sd                  | AC TRANSMISSION LINE CIRCUIT | 765 KV AJMER-CHITTORGARH (PG) CKT-2                |       | D                | SD NATURE DEFECTS RECTIFICATION BY KANKROLI, CHITTORGARH & AJMER                                          | 19-Jun-2025         | 08:00             | 19-Jun-2025       | 18:00             | During Shutdown period, A/R to be kept in Non auto mode of other charged ckts from both ends as safety measures | PLANNED      | Requested       |                    |
| 14    | RQ221992         | OCC_231    | cpcc1_sd                  | AC TRANSMISSION LINE CIRCUIT | 765 KV AJMER-CHITTORGARH (PG) CKT-1                |       | D                | SD NATURE DEFECTS RECTIFICATION BY KANKROLI, CHITTORGARH & AJMER                                          | 18-Jun-2025         | 08:00             | 18-Jun-2025       | 18:00             | During Shutdown period, A/R to be kept in Non auto mode of other charged ckts from both ends as safety measures | PLANNED      | Requested       |                    |
| 15    | RQ222092         | OCC_231    | cpcc1_sd                  | AC TRANSMISSION LINE CIRCUIT | 765 KV GR.NOIDA_2(UPC)-MEERUT(PG) (PG) CKT-1       |       | D                | To attend hotspot suspected insulator at various locations and to attend SD nature defects in line        | 18-Jun-2025         | 08:00             | 19-Jun-2025       | 18:00             |                                                                                                                 | PLANNED      | Requested       |                    |
| 16    | RQ222002         | OCC_231    | cpcc1_sd                  | AC TRANSMISSION LINE CIRCUIT | 765 KV BIKANER-MOGA (PG) CKT-1                     |       | D                | Rectification of Shutdown nature defects                                                                  | 17-Jun-2025         | 16:00             | 18-Jun-2025       | 23:59             | Non-Auto in Off mode required for Ckt-2                                                                         | PLANNED      | Requested       |                    |
| 17    | RQ222164         | OCC_231    | cpcc1_sd                  | AC TRANSMISSION LINE CIRCUIT | 765 KV BHADLA-BIKANER (PG) CKT-2                   |       | D                | INSTALLATION OF BIRD DIVERTERS rectification of shut down nature defects                                  | 16-Jun-2025         | 16:00             | 30-Jun-2025       | 23:00             | AUTO-RECLOSE OF OTHER CKT. IS TO BE KEPT ON NON AUTO MODE                                                       | PLANNED      | Requested       |                    |
| 18    | RQ222168         | OCC_231    | cpcc1_sd                  | AC TRANSMISSION LINE CIRCUIT | 765 KV AJMER-BHADLA_2 (PG) CKT-2                   |       | D                | Installation of bird diverters                                                                            | 16-Jun-2025         | 16:00             | 30-Jun-2025       | 23:00             | AUTO-RECLOSE OF OTHER CKT. IS TO BE KEPT ON NON AUTO MODE                                                       | PLANNED      | Requested       |                    |
| 19    | RQ222166         | OCC_231    | cpcc1_sd                  | AC TRANSMISSION LINE CIRCUIT | 765 KV BIKANER-BHADLA_2 (PG) CKT-2                 |       | D                | Installation of bird diverters                                                                            | 16-Jun-2025         | 16:00             | 30-Jun-2025       | 23:00             | AUTO-RECLOSE OF OTHER CKT. IS TO BE KEPT ON NON AUTO MODE                                                       | PLANNED      | Requested       |                    |
| 20    | RQ222175         | OCC_231    | cpcc1_sd                  | AC TRANSMISSION LINE CIRCUIT | 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1    |       | D                | Attending OPGW related defects                                                                            | 16-Jun-2025         | 08:00             | 20-Jun-2025       | 18:00             | AUTO-RECLOSE OF CKT-I IS TO BE KEPT ON NON AUTO MODE                                                            | PLANNED      | Requested       |                    |
| 21    | RQ221977         | OCC_231    | cpcc1_sd                  | AC TRANSMISSION LINE CIRCUIT | 765 KV JHATIKARA-BHIWANI (PG) CKT-1                |       | D                | RECTIFICATION OF SHUT DOWN DEFECTS by Jhatikara & Bhiwani                                                 | 16-Jun-2025         | 08:00             | 17-Jun-2025       | 18:00             |                                                                                                                 | PLANNED      | Requested       |                    |
| 22    | RQ222040         | OCC_231    | cpcc1_sd                  | AC TRANSMISSION LINE CIRCUIT | 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2            |       | D                | Shutdown nature defects rectification by Bhiwani & Jaipur(S)                                              | 13-Jun-2025         | 08:00             | 14-Jun-2025       | 18:00             | Shutdown nature defects rectification by Bhiwani & Jaipur(S)                                                    | PLANNED      | Requested       |                    |
| 23    | RQ222138         | OCC_231    | cpcc1_sd                  | AC TRANSMISSION LINE CIRCUIT | 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1            |       | D                | Shutdown nature defects rectification work                                                                | 13-Jun-2025         | 08:00             | 14-Jun-2025       | 18:00             | Shutdown nature defects rectification work                                                                      | PLANNED      | Requested       |                    |
| 24    | RQ222197         | OCC_231    | cpcc1_sd                  | AC TRANSMISSION LINE CIRCUIT | 765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-2 |       | D                | For line AMP work by Bhadla 2& fatehgarh 2 and Attending COE Protection Observations by Bhadla 2          | 12-Jun-2025         | 08:00             | 14-Jun-2025       | 18:00             | Non auto mode of other charge ckt required                                                                      | PLANNED      | Requested       |                    |
| 25    | RQ222388         | OCC_231    | cpcc1_sd                  | BUS                          | 765 KV BIKANER(PG) - BUS 2                         |       | D                | SS-104 Substation Extension work                                                                          | 11-Jun-2025         | 16:00             | 13-Jun-2025       | 23:30             |                                                                                                                 | PLANNED      | Requested       |                    |
| 26    | RQ221976         | OCC_231    | cpcc1_sd                  | AC TRANSMISSION LINE CIRCUIT | 765 KV JHATIKARA-ALIGARH (PG) CKT-1                |       | D                | SD NATURE DEFECTS RECTIFICATION                                                                           | 10-Jun-2025         | 08:00             | 12-Jun-2025       | 18:00             |                                                                                                                 | PLANNED      | Requested       |                    |
| 27    | RQ222387         | OCC_231    | cpcc1_sd                  | BUS                          | 765 KV BIKANER(PG) - BUS 1                         |       | D                | SS-104 Substation Extension work                                                                          | 09-Jun-2025         | 16:00             | 10-Jun-2025       | 23:30             |                                                                                                                 | PLANNED      | Requested       |                    |
| 28    | RQ222174         | OCC_231    | cpcc1_sd                  | AC TRANSMISSION LINE CIRCUIT | 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2    |       | D                | Attending critical shutdown nature defects by Sikar 2 & Attending COE Protection Observations by Bhadla 2 | 09-Jun-2025         | 08:00             | 13-Jun-2025       | 18:00             | AUTO-RECLOSE OF OTHER CKT. IS TO BE KEPT ON NON AUTO MODE                                                       | PLANNED      | Requested       |                    |
| 29    | RQ222196         | OCC_231    | cpcc1_sd                  | AC TRANSMISSION LINE CIRCUIT | 765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1 |       | D                | For line AMP work by Bhadla 2& fatehgarh 2 and Attending COE Protection Observations by Bhadla 2          | 09-Jun-2025         | 08:00             | 11-Jun-2025       | 18:00             | Non auto mode of other charge ckt required                                                                      | PLANNED      | Requested       |                    |
| 30    | RQ222137         | OCC_231    | cpcc1_sd                  | AC TRANSMISSION LINE CIRCUIT | 765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2            |       | D                | Shutdown nature defects rectification work                                                                | 09-Jun-2025         | 08:00             | 12-Jun-2025       | 18:00             | Shutdown nature defects rectification work                                                                      | PLANNED      | Requested       |                    |

|    |          |         |          |                              |                                                       |           |   |                                                                                                                                                            |             |       |             |       |                                                                                                                 |         |           |  |
|----|----------|---------|----------|------------------------------|-------------------------------------------------------|-----------|---|------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|-----------------------------------------------------------------------------------------------------------------|---------|-----------|--|
| 31 | RQ222009 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BIKANER-BHADLA_2 (PG) CKT-2                    |           | D | Attending COE Protection Observations by Bhadla 2 & Rectification of Shutdown nature defects by Bikaner                                                    | 07-Jun-2025 | 18:00 | 08-Jun-2025 | 23:00 | Non-Auto in Off mode required for Ckt-1                                                                         | PLANNED | Requested |  |
| 32 | RQ222008 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BIKANER-BHADLA_2 (PG) CKT-1                    |           | D | Attending COE Protection Observations by Bhadla 2 & Rectification of Shutdown nature defects by Bikaner                                                    | 05-Jun-2025 | 18:00 | 06-Jun-2025 | 23:00 | Non-Auto in Off mode required for Ckt-2                                                                         | PLANNED | Requested |  |
| 33 | RQ222041 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1               |           | D | Non-auto mode for tower tightening & missing tower member fixing above waist leve                                                                          | 04-Jun-2025 | 09:00 | 28-Jun-2025 | 17:00 | Non-auto mode for tower tightening & missing tower member fixing above waist leve                               | PLANNED | Requested |  |
| 34 | RQ222136 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1               |           | D | Shutdown nature defects rectification by Jaipur(S) TLM                                                                                                     | 04-Jun-2025 | 08:00 | 07-Jun-2025 | 18:00 | Shutdown nature defects rectification                                                                           | PLANNED | Requested |  |
| 35 | RQ222189 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-2        |           | D | For defect rectification work                                                                                                                              | 04-Jun-2025 | 08:00 | 05-Jun-2025 | 18:00 | Non auto mode of other charge ckt required                                                                      | PLANNED | Requested |  |
| 36 | RQ222199 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PRTL) CKT-4    |           | D | For line AMP work Attending COE Protection Observations by Bhadla 2                                                                                        | 04-Jun-2025 | 08:00 | 05-Jun-2025 | 18:00 | Non auto mode of other charge ckt required                                                                      | PLANNED | Requested |  |
| 37 | RQ222390 | OCC_231 | cpcc1_sd | BUS                          | 765 KV BHADLA_2 (PG) -BUS 2                           |           | D | Bay Extension, LBB Testing                                                                                                                                 | 03-Jun-2025 | 18:00 | 04-Jun-2025 | 23:00 |                                                                                                                 | PLANNED | Requested |  |
| 38 | RQ222007 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AJMER-BHADLA_2 (PG) CKT-2                      |           | D | SD NATURE DEFECTS RECTIFICATION by Ajmer& Bikaner and for Attending COE Protection Observations by Bhadla 2                                                | 03-Jun-2025 | 18:00 | 04-Jun-2025 | 23:00 | During Shutdown period, A/R to be kept in Non auto mode of other charged ckts from both ends as safety measures | PLANNED | Requested |  |
| 39 | RQ221975 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AGRA-JHATIKARA (PG) CKT-1                      |           | D | SD NATURE DEFECTS RECTIFICATION                                                                                                                            | 03-Jun-2025 | 08:00 | 05-Jun-2025 | 18:00 |                                                                                                                 | PLANNED | Requested |  |
| 40 | RQ221958 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV MOGA-BHIWANI (PG) CKT-1                        |           | D | RECTIFICATION OF SHUT DOWN DEFECTS                                                                                                                         | 02-Jun-2025 | 08:00 | 02-Jun-2025 | 18:00 |                                                                                                                 | PLANNED | Requested |  |
| 41 | RQ222173 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1       |           | D | Attending critical shutdown nature defects by SIKAR 2 & Attending COE Protection Observations                                                              | 02-Jun-2025 | 08:00 | 06-Jun-2025 | 18:00 | AUTO-RECLOSE OF OTHER CKT. IS TO BE KEPT ON NON AUTO MODE                                                       | PLANNED | Requested |  |
| 42 | RQ222188 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-1        |           | D | For defect rectification work                                                                                                                              | 02-Jun-2025 | 08:00 | 03-Jun-2025 | 18:00 | Non auto mode of other charge ckt required                                                                      | PLANNED | Requested |  |
| 43 | RQ222198 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PRTL) CKT-3    |           | D | For line AMP work Attending COE Protection Observations by Bhadla 2                                                                                        | 02-Jun-2025 | 08:00 | 03-Jun-2025 | 18:00 | Non auto mode of other charge ckt required                                                                      | PLANNED | Requested |  |
| 44 | RQ222389 | OCC_231 | cpcc1_sd | BUS                          | 765 KV BHADLA_2 (PG) -BUS 1                           |           | D | Bay Extension, LBB Testing                                                                                                                                 | 01-Jun-2025 | 18:00 | 02-Jun-2025 | 23:00 |                                                                                                                 | PLANNED | Requested |  |
| 45 | RQ222006 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AJMER-BHADLA_2 (PG) CKT-1                      |           | D | SD NATURE DEFECTS RECTIFICATION by Ajmer & Bikaner & Attending COE Protection Observations by Bhadla 2                                                     | 01-Jun-2025 | 18:00 | 02-Jun-2025 | 23:00 | During Shutdown period, A/R to be kept in Non auto mode of other charged ckts from both ends as safety measures | PLANNED | Requested |  |
| 46 | RQ222167 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AJMER-BHADLA_2 (PG) CKT-1                      |           | D | Installation of bird diverters                                                                                                                             | 01-Jun-2025 | 16:00 | 15-Jun-2025 | 23:00 | AUTO-RECLOSE OF OTHER CKT. IS TO BE KEPT ON NON AUTO MODE                                                       | PLANNED | Requested |  |
| 47 | RQ222163 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BHADLA-BIKANER (PG) CKT-1                      |           | D | Installation of bird diverters                                                                                                                             | 01-Jun-2025 | 16:00 | 15-Jun-2025 | 23:00 | AUTO-RECLOSE OF OTHER CKT. IS TO BE KEPT ON NON AUTO MODE                                                       | PLANNED | Requested |  |
| 48 | RQ222165 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BIKANER-BHADLA_2 (PG) CKT-1                    |           | D | Installation of bird diverters                                                                                                                             | 01-Jun-2025 | 16:00 | 15-Jun-2025 | 23:00 | AUTO-RECLOSE OF OTHER CKT. IS TO BE KEPT ON NON AUTO MODE                                                       | PLANNED | Requested |  |
| 49 | RQ222231 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1               |           | D | For OPGW installation works under 'OPGW-01' Package                                                                                                        | 01-Jun-2025 | 08:00 | 30-Jun-2025 | 18:00 | Non-Auto required for OPGW installation works                                                                   | PLANNED | Requested |  |
| 50 | RQ222238 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2               |           | D | For OPGW installation works to create repeater of Dausa-Beawar at Phagi, RVPNL                                                                             | 01-Jun-2025 | 08:00 | 30-Jun-2025 | 18:00 | Non-Auto required for OPGW installation works                                                                   | PLANNED | Requested |  |
| 51 | RQ222088 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-2       |           | D | For attending SD nature defects in line                                                                                                                    | 01-Jun-2025 | 07:00 | 30-Jun-2025 | 19:00 | 765kv Khetri-Narela Line is Anti-theft charged from Khetri SS end.                                              | PLANNED | Requested |  |
| 52 | RQ222087 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-1       |           | D | For attending SD nature defects in line                                                                                                                    | 01-Jun-2025 | 07:00 | 30-Jun-2025 | 19:00 | 765kv Khetri-Narela Line is Anti-theft charged from Khetri SS end.                                              | PLANNED | Requested |  |
| 53 | RQ221787 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV VARANASI-GAYA (PG) CKT-2                       | POWERGRID | D | For Replacement of flashover insulators                                                                                                                    | 16-Jun-2025 | 07:00 | 17-Jun-2025 | 18:00 |                                                                                                                 | PLANNED | Requested |  |
| 54 | RQ221780 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV FATEHPUR-SASARAM (PG) CKT-1                    | POWERGRID | D | For Replacement of flashover insulators                                                                                                                    | 13-Jun-2025 | 09:00 | 14-Jun-2025 | 17:00 |                                                                                                                 | PLANNED | Requested |  |
| 55 | RQ221736 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BALIA-GAYA (PG) CKT-1                          | POWERGRID | D | Insulator replacement work                                                                                                                                 | 01-Jun-2025 | 08:00 | 03-Jun-2025 | 18:00 |                                                                                                                 | PLANNED | Requested |  |
| 56 | RQ221789 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV VARANASI(PG)-VINDHYACHALPOOL(PG) (PVTSL) CKT-2 | PVTSL     | D | Shutdown nature rectification work.                                                                                                                        | 10-Jun-2025 | 07:00 | 10-Jun-2025 | 18:00 |                                                                                                                 | PLANNED | Requested |  |
| 57 | RQ221788 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV VARANASI(PG)-VINDHYACHALPOOL(PG) (PVTSL) CKT-1 | PVTSL     | D | Shutdown nature rectification work.                                                                                                                        | 09-Jun-2025 | 07:00 | 09-Jun-2025 | 18:00 |                                                                                                                 | PLANNED | Requested |  |
| 58 | RQ221980 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAMNOLI(DV)-DWARKA (PG) (PG)                   |           | D | SD NATURE DEFECTS RECTIFICATION                                                                                                                            | 30-Jun-2025 | 08:00 | 30-Jun-2025 | 18:00 |                                                                                                                 | PLANNED | Requested |  |
| 59 | RQ222086 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHIWADI-HISSAR (PG) CKT-1                      |           | D | Shutdown required for retrofitting and testing of electromechanical/st attic LBB relays with numerical LBB relays in its tie bay and distance relay testin | 28-Jun-2025 | 09:00 | 28-Jun-2025 | 18:00 |                                                                                                                 | PLANNED | Requested |  |
| 60 | RQ221996 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-3 |           | D | For scheme checking work by Khetri & For line AMP work by SIKAR 2                                                                                          | 28-Jun-2025 | 08:00 | 28-Jun-2025 | 18:00 | Non auto mode of other charge ckt required                                                                      | PLANNED | Requested |  |

|    |          |         |          |                              |                                                                                     |  |   |                                                                                                                                                           |             |       |             |       |                                                                                             |         |           |  |
|----|----------|---------|----------|------------------------------|-------------------------------------------------------------------------------------|--|---|-----------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|---------------------------------------------------------------------------------------------|---------|-----------|--|
| 61 | RQ222085 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KOTPUTLI-BHIWADI (PG) CKT-1                                                  |  | D | Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays in its tie bay and distance relay testing | 27-Jun-2025 | 09:00 | 27-Jun-2025 | 18:00 |                                                                                             | PLANNED | Requested |  |
| 62 | RQ222029 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BASSI-SIKAR (PG) CKT-1                                                       |  | D | 400kV Busbar Relay Retrofitment work by Bassi & rectification of shutdown nature defects by Sikar                                                         | 27-Jun-2025 | 09:00 | 28-Jun-2025 | 18:00 |                                                                                             | PLANNED | Requested |  |
| 63 | RQ221995 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-2                                 |  | D | For scheme checking work by Khetri , For line AMP work by Sikar                                                                                           | 27-Jun-2025 | 08:00 | 27-Jun-2025 | 18:00 | Non auto mode of other charge ckt required                                                  | PLANNED | Requested |  |
| 64 | RQ221994 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-1                                 |  | D | For scheme checking work by Khetri , For line AMP work by Sikar & For wire checking & Tripping circuit rectification by Bikaner 2                         | 26-Jun-2025 | 08:00 | 26-Jun-2025 | 18:00 | Non auto mode of other charge ckt required                                                  | PLANNED | Requested |  |
| 65 | RQ222028 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-1                                           |  | D | 400kV Busbar Relay Retrofitment work.                                                                                                                     | 25-Jun-2025 | 09:00 | 26-Jun-2025 | 18:00 |                                                                                             | PLANNED | Requested |  |
| 66 | RQ222153 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAPS_C(NP)-KOTA(PG) (PG) CKT-1                                               |  | D | Defects' rectification observed during patrolling                                                                                                         | 25-Jun-2025 | 08:00 | 26-Jun-2025 | 18:00 | S/D required timely                                                                         | PLANNED | Requested |  |
| 67 | RQ221979 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JHATIKARA-DWARKA (PG)                                                        |  | D | SD NATURE DEFECTS RECTIFICATION                                                                                                                           | 25-Jun-2025 | 08:00 | 25-Jun-2025 | 18:00 |                                                                                             | PLANNED | Requested |  |
| 68 | RQ222094 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MEERUT-BAGHPAT (PG) CKT-2                                                    |  | D | Shutdown nature defects rectification work by Meerut TLM                                                                                                  | 24-Jun-2025 | 08:00 | 24-Jun-2025 | 18:00 |                                                                                             | PLANNED | Requested |  |
| 69 | RQ221978 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JHATIKARA(PG)-MUNDKA(DV) (PG) CKT-2                                          |  | D | SD NATURE DEFECTS RECTIFICATION                                                                                                                           | 23-Jun-2025 | 08:00 | 23-Jun-2025 | 18:00 |                                                                                             | PLANNED | Requested |  |
| 70 | RQ222093 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MEERUT-BAGHPAT (PG) CKT-1                                                    |  | D | Shutdown nature defects rectification work by Meerut TLM & GENERAL AND PROTECTION AMP by BAGHPAT                                                          | 23-Jun-2025 | 08:00 | 23-Jun-2025 | 18:00 |                                                                                             | PLANNED | Requested |  |
| 71 | RQ221974 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1                                          |  | C | For attending major Sag Mismatch issue in between location no 293-301 by Kankroli & Rectification of AR lockout scheme BY Ajmer                           | 23-Jun-2025 | 08:00 | 27-Jun-2025 | 18:00 |                                                                                             | PLANNED | Requested |  |
| 72 | RQ222148 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1                                       |  | D | Additional glass disc insertion: LOA given                                                                                                                | 23-Jun-2025 | 08:00 | 24-Jun-2025 | 18:00 | Non auto for 400 KV RAPPD-Kota, subject to weather permitting and consent from RAPP         | PLANNED | Requested |  |
| 73 | RQ222149 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-2                                               |  | D | Additional glass disc insertion: LOA given                                                                                                                | 21-Jun-2025 | 08:00 | 22-Jun-2025 | 18:00 | Non auto for 400 KV RAPPD-Jaipur South, subject to weather permitting and consent from RAPP | PLANNED | Requested |  |
| 74 | RQ222214 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-2                                   |  | D | For shutdown defect rectification                                                                                                                         | 21-Jun-2025 | 08:00 | 21-Jun-2025 | 20:00 | Non-Auto for 400 KV CHITTORGARH(RS)-CHITTORGARH(PG)(PG) CKT-1                               | PLANNED | Requested |  |
| 75 | RQ222010 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KOLAYAT SOLAR NTPC_1 (NTPC_KOLAYAT SL)-BHADLA_2 (PG) (NTPC_KOLAYAT SL) CKT 1 |  | D | Replacement of M2 Differential Relay                                                                                                                      | 20-Jun-2025 | 18:00 | 20-Jun-2025 | 23:00 |                                                                                             | PLANNED | Requested |  |
| 76 | RQ222213 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-1                                   |  | D | For shutdown defect rectification                                                                                                                         | 20-Jun-2025 | 08:00 | 20-Jun-2025 | 20:00 | Non-Auto for 400 KV CHITTORGARH(RS)-CHITTORGARH(PG)(PG) CKT-2                               | PLANNED | Requested |  |
| 77 | RQ222176 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-2                                             |  | D | Maintenance work in TL                                                                                                                                    | 20-Jun-2025 | 08:00 | 20-Jun-2025 | 18:00 |                                                                                             | PLANNED | Requested |  |
| 78 | RQ222201 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTS) CKT-2                                      |  | D | For line AMP work & For scheme checking work                                                                                                              | 19-Jun-2025 | 08:00 | 19-Jun-2025 | 18:00 | Non auto mode of other charge ckt required                                                  | PLANNED | Requested |  |
| 79 | RQ222212 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1                                        |  | D | For shutdown defect rectification                                                                                                                         | 18-Jun-2025 | 08:00 | 18-Jun-2025 | 20:00 | Non-Auto for 400 KV RAPS_C(NP)-CHITTORGARH(RS)(PG) CKT-1                                    | PLANNED | Requested |  |
| 80 | RQ222177 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV HAPUR(UP)-MORADABAD(UP) (PG) CKT-1                                           |  | D | Maintenance work in TL                                                                                                                                    | 18-Jun-2025 | 08:00 | 18-Jun-2025 | 18:00 |                                                                                             | PLANNED | Requested |  |
| 81 | RQ221968 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANPUR-BALLABHAGARH (PG) CKT-3                                               |  | D | To attend shutdown nature defects                                                                                                                         | 18-Jun-2025 | 08:00 | 18-Jun-2025 | 18:00 | Non Auto Mode required other parallel ckt 400KV kanpur-ballabagarh ckt-2                    | PLANNED | Requested |  |
| 82 | RQ222026 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-2                                               |  | D | 400kV Busbar Relay Retrofitment work and Tie LBB backtrip testing.                                                                                        | 17-Jun-2025 | 09:00 | 18-Jun-2025 | 18:00 |                                                                                             | PLANNED | Requested |  |
| 83 | RQ222200 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTS) CKT-1                                      |  | D | For line AMP work & For scheme checking work                                                                                                              | 17-Jun-2025 | 08:00 | 18-Jun-2025 | 18:00 | Non auto mode of other charge ckt required                                                  | PLANNED | Requested |  |
| 84 | RQ222195 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-2                                       |  | D | For scheme checking work by Khetri & For line AMP work by Sikar 2                                                                                         | 17-Jun-2025 | 08:00 | 17-Jun-2025 | 18:00 | Non auto mode of other charge ckt required                                                  | PLANNED | Requested |  |
| 85 | RQ222211 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1                                           |  | D | For shutdown defect rectification                                                                                                                         | 17-Jun-2025 | 08:00 | 17-Jun-2025 | 20:00 | Non-Auto for 400 KV RAPS_C(NP)-KANKROLI(PG)(PG) CKT-1                                       | PLANNED | Requested |  |
| 86 | RQ221967 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANPUR-BALLABHAGARH (PG) CKT-2                                               |  | D | To attend shutdown nature defects                                                                                                                         | 17-Jun-2025 | 08:00 | 17-Jun-2025 | 18:00 | Non Auto Mode required other parallel ckt 400KV kanpur-ballabagarh ckt-3                    | PLANNED | Requested |  |
| 87 | RQ222170 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2                                             |  | D | Installation of bird diverters                                                                                                                            | 16-Jun-2025 | 16:00 | 30-Jun-2025 | 23:00 | AUTO-RECLOSE OF OTHER CKT. IS TO BE KEPT ON NON AUTO MODE                                   | PLANNED | Requested |  |
| 88 | RQ222172 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-2                                        |  | D | For installation of bird diverters and rectification of shutdown nature defects                                                                           | 16-Jun-2025 | 16:00 | 30-Jun-2025 | 23:00 | AUTO-RECLOSE OF OTHER CKT. IS TO BE KEPT ON NON AUTO MODE                                   | PLANNED | Requested |  |

|     |          |         |          |                              |                                                     |  |   |                                                                                                                                                                                                                            |             |       |             |       |                                                                                                                                                                                                                            |         |           |  |
|-----|----------|---------|----------|------------------------------|-----------------------------------------------------|--|---|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------|-----------|--|
| 89  | RQ222096 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1       |  | D | SD NATURE DEFECTS RECTIFICATION & Relay testing work & setting standarization                                                                                                                                              | 16-Jun-2025 | 09:00 | 17-Jun-2025 | 18:00 | During Shutdown period, A/R to be kept in Non auto mode of other charged ckts from both ends as safety measures                                                                                                            | PLANNED | Requested |  |
| 90  | RQ222194 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-1       |  | D | For scheme checking work by Khetri & For line AMP work by Sikar 2                                                                                                                                                          | 16-Jun-2025 | 08:00 | 16-Jun-2025 | 18:00 | Non auto mode of other charge ckt required                                                                                                                                                                                 | PLANNED | Requested |  |
| 91  | RQ221997 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-4 |  | D | For scheme checking work by Khetri & For line AMP work by Sikar 2                                                                                                                                                          | 16-Jun-2025 | 08:00 | 16-Jun-2025 | 18:00 | Non auto mode of other charge ckt required                                                                                                                                                                                 | PLANNED | Requested |  |
| 92  | RQ222031 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1               |  | D | 400kV Busbar Relay Retrofitment work and Tie LBB backtrip testing.                                                                                                                                                         | 15-Jun-2025 | 09:00 | 16-Jun-2025 | 18:00 |                                                                                                                                                                                                                            | PLANNED | Requested |  |
| 93  | RQ222025 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JAIPUR SOUTH-BASSI (PG) CKT-1                |  | D | 400kV Busbar Relay Retrofitment work and Tie LBB backtrip testing by Bassi, line side equipments AMP Work & Rectification of Shutdown nature defects by Jaipur (s)                                                         | 15-Jun-2025 | 09:00 | 16-Jun-2025 | 18:00 |                                                                                                                                                                                                                            | PLANNED | Requested |  |
| 94  | RQ222141 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1       |  | C | Airport Diversion for temporary arrangement                                                                                                                                                                                | 15-Jun-2025 | 08:00 | 24-Jun-2025 | 18:00 | Non auto for 400 kV RAPPD-Kota, subject to weather permitting and consent from RAPP                                                                                                                                        | PLANNED | Requested |  |
| 95  | RQ222142 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-2               |  | C | Airport Diversion for temporary arrangement                                                                                                                                                                                | 15-Jun-2025 | 08:00 | 24-Jun-2025 | 18:00 | Non auto for 400 kV RAPPD-Jaipur South, subject to weather permitting and consent from RAPP                                                                                                                                | PLANNED | Requested |  |
| 96  | RQ222076 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHIWADI-GURGAON (PG) CKT-1                   |  | D | Shutdown required for retrofitting and testing of electromechanical/st atic LBB relays with numerical LBB relays in its tie bay and distance relay testin                                                                  | 14-Jun-2025 | 09:00 | 14-Jun-2025 | 18:00 |                                                                                                                                                                                                                            | PLANNED | Requested |  |
| 97  | RQ222161 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHINMAL-ZERDA (PG) CKT-1                     |  | D | Testing of newly commissioned equipment 401B bypass bay before one year completion of charging for this purpose Outage of 400KV Zerda-Kankroli ckt#2 bypassed at Bhinmal is required for outage of 401B bay at Bhinmal SS. | 13-Jun-2025 | 09:00 | 13-Jun-2025 | 18:00 | Testing of newly commissioned equipment 401B bypass bay before one year completion of charging for this purpose Outage of 400KV Zerda-Kankroli ckt#2 bypassed at Bhinmal is required for outage of 401B bay at Bhinmal SS. | PLANNED | Requested |  |
| 98  | RQ222030 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JAIPUR SOUTH-BASSI (PG) CKT-2                |  | D | 400kV Busbar Relay Retrofitment work and Tie LBB backtrip testing Bassi & line side equipments AMP Work by Jaipur(S)                                                                                                       | 13-Jun-2025 | 09:00 | 14-Jun-2025 | 18:00 |                                                                                                                                                                                                                            | PLANNED | Requested |  |
| 99  | RQ222162 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHINMAL-KANKROLI (PG) CKT-1                  |  | D | Testing of newly commissioned equipment 401B bypass bay before one year completion of charging for this purpose Outage of 400KV Zerda-Kankroli ckt#2 bypassed at Bhinmal is required for outage of 401B bay at Bhinmal SS. | 13-Jun-2025 | 09:00 | 13-Jun-2025 | 18:00 | Testing of newly commissioned equipment 401B bypass bay before one year completion of charging for this purpose Outage of 400KV Zerda-Kankroli ckt#2 bypassed at Bhinmal is required for outage of 401B bay at Bhinmal SS. | PLANNED | Requested |  |
| 100 | RQ222024 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BASSI-SIKAR (PG) CKT-2                       |  | D | 400kV Busbar Relay Retrofitment work and Tie LBB backtrip testing by Bassi & Rectification of Shutdown nature defects                                                                                                      | 13-Jun-2025 | 08:00 | 14-Jun-2025 | 18:00 |                                                                                                                                                                                                                            | PLANNED | Requested |  |
| 101 | RQ222036 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1           |  | D | For attending S/D nature defects & FOR CoE POINTS CLEARANCE                                                                                                                                                                | 12-Jun-2025 | 09:00 | 12-Jun-2025 | 18:00 | Non Auto of 400 KV CHITTOR-KANKROLI(PG)                                                                                                                                                                                    | PLANNED | Requested |  |
| 102 | RQ222095 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1                |  | D | SD NATURE DEFECTS RECTIFICATION & Relay testing work & setting standarization                                                                                                                                              | 12-Jun-2025 | 09:00 | 13-Jun-2025 | 18:00 | During Shutdown period, A/R to be kept in Non auto mode of other charged ckts from both ends as safety measures                                                                                                            | PLANNED | Requested |  |
| 103 | RQ222187 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NEEMRANA(PG)-BABAI(RS) (NRSS36) CKT-1        |  | D | Shutdown nature defects rectification, observed during patrolling.                                                                                                                                                         | 12-Jun-2025 | 08:00 | 12-Jun-2025 | 18:00 | Shutdown nature defects rectification, observed during patrolling.                                                                                                                                                         | PLANNED | Requested |  |
| 104 | RQ222191 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NEEMRANA(PG)-SIKAR_2(PSTL) (PSTL) CKT-2      |  | D | For defect rectification work                                                                                                                                                                                              | 12-Jun-2025 | 08:00 | 14-Jun-2025 | 18:00 | Non auto mode of other charge ckt required                                                                                                                                                                                 | PLANNED | Requested |  |
| 105 | RQ222147 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1        |  | D | To attend shutdown nature defects                                                                                                                                                                                          | 12-Jun-2025 | 08:00 | 14-Jun-2025 | 18:00 | Non auto mode for 400 kV RAPPC-Kankroli, MOST URGENT                                                                                                                                                                       | PLANNED | Requested |  |
| 106 | RQ222140 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHIWANI(PG)-BHIWANI(BB) (PG)                 |  | C | MAIN, TIE & LINE BAY Isolators retrofitment in add cap AT BBMB BHIWANI END                                                                                                                                                 | 12-Jun-2025 | 08:00 | 21-Jun-2025 | 18:00 | ADD CAP ISOLATOR RETOIFMENT & OTHER CKT NON AUTO REQUIRED DURING DEAD END JUMPER REMOVAL AND FIXING                                                                                                                        | PLANNED | Requested |  |
| 107 | RQ222394 | OCC_231 | cpcc1_sd | BUS                          | 400 KV BHADLA_2 (PG) -BUS 4                         |  | D | Bay Extension, LBB Testing, Attending Hotspot                                                                                                                                                                              | 11-Jun-2025 | 18:00 | 12-Jun-2025 | 23:00 |                                                                                                                                                                                                                            | PLANNED | Requested |  |
| 108 | RQ222075 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-BHIWADI (PG) CKT-1                      |  | D | Shutdown required for retrofitting and testing of electromechanical/st atic LBB relays with numerical LBB relays in its tie bay and distance relay testin                                                                  | 11-Jun-2025 | 09:00 | 11-Jun-2025 | 18:00 |                                                                                                                                                                                                                            | PLANNED | Requested |  |
| 109 | RQ222340 | OCC_231 | cpcc1_sd | TRANSFORMER                  | 400/220 KV 315 MVA ICT 2 AT ROORKEE(PG)             |  | D | relay retrofitment work                                                                                                                                                                                                    | 11-Jun-2025 | 09:00 | 11-Jun-2025 | 18:00 |                                                                                                                                                                                                                            | PLANNED | Requested |  |

|     |          |         |          |                              |                                                     |  |   |                                                                                                                                                                                                                                 |             |       |             |       |                                                                                                                                                        |         |           |  |
|-----|----------|---------|----------|------------------------------|-----------------------------------------------------|--|---|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|--------------------------------------------------------------------------------------------------------------------------------------------------------|---------|-----------|--|
| 110 | RQ222023 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-2           |  | D | 400KV Busbar Relay Retrofitment work.                                                                                                                                                                                           | 11-Jun-2025 | 09:00 | 12-Jun-2025 | 18:00 |                                                                                                                                                        | PLANNED | Requested |  |
| 111 | RQ222186 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NEEMRANA-SIKAR (PG) CKT-2                    |  | D | Shutdown nature defects rectification, observed during patrolling.                                                                                                                                                              | 11-Jun-2025 | 08:00 | 11-Jun-2025 | 18:00 | Shutdown nature defects rectification, observed during patrolling.                                                                                     | PLANNED | Requested |  |
| 112 | RQ221991 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2               |  | D | SD NATURE DEFECTS RECTIFICATION & DTPC addressing work & high burden setting of master trip relay                                                                                                                               | 11-Jun-2025 | 08:00 | 11-Jun-2025 | 18:00 | During Shutdown period, A/R to be kept in Non auto mode of other charged ckts from both ends as safety measures                                        | PLANNED | Requested |  |
| 113 | RQ222050 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAGHPAT-SAHARANPUR (PG) CKT-1                |  | D | GENERAL AND PROTECTION AMP                                                                                                                                                                                                      | 10-Jun-2025 | 09:00 | 10-Jun-2025 | 18:00 |                                                                                                                                                        | PLANNED | Requested |  |
| 114 | RQ222043 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-JAIPUR SOUTH (PG) CKT-2                 |  | D | line side equipments AMP Work                                                                                                                                                                                                   | 10-Jun-2025 | 09:00 | 10-Jun-2025 | 18:00 |                                                                                                                                                        | PLANNED | Requested |  |
| 115 | RQ222339 | OCC_231 | cpcc1_sd | TRANSFORMER                  | 400/220 KV 315 MVA ICT 1 AT ROORKEE(PG)             |  | D | relay retrofitment work                                                                                                                                                                                                         | 10-Jun-2025 | 09:00 | 10-Jun-2025 | 18:00 |                                                                                                                                                        | PLANNED | Requested |  |
| 116 | RQ222207 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KOTPUTLI-BHIWADI (PG) CKT-1                  |  | D | Diamond arrangement for 400 KV D/C Sikar-Ii-Neemrana transmission line                                                                                                                                                          | 10-Jun-2025 | 08:00 | 11-Jun-2025 | 18:00 | Diamond arrangement                                                                                                                                    | PLANNED | Requested |  |
| 117 | RQ222091 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MEERUT(PG)-MUZAFFARNAGAR(UP) (PG) CKT-1      |  | D | To replace flashover insulator at loc 70 and to attend SD nature defects in line                                                                                                                                                | 10-Jun-2025 | 08:00 | 10-Jun-2025 | 18:00 |                                                                                                                                                        | PLANNED | Requested |  |
| 118 | RQ221990 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1               |  | D | SD NATURE DEFECTS RECTIFICATION                                                                                                                                                                                                 | 10-Jun-2025 | 08:00 | 10-Jun-2025 | 18:00 | During Shutdown period, A/R to be kept in Non auto mode of other charged ckts from both ends as safety measures                                        | PLANNED | Requested |  |
| 119 | RQ222393 | OCC_231 | cpcc1_sd | BUS                          | 400 KV BHADLA_2 (PG) - BUS 3                        |  | D | Bay Extension, LBB Testing, Attending Hotspot                                                                                                                                                                                   | 09-Jun-2025 | 18:00 | 10-Jun-2025 | 23:00 |                                                                                                                                                        | PLANNED | Requested |  |
| 120 | RQ222022 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BASSI-KOTPUTLI (PG) CKT-1                    |  | D | 400KV Busbar Relay Retrofitment work by Bassi & For Relay Testing and CoE Audit Compliance at Kotputli Substation                                                                                                               | 09-Jun-2025 | 09:00 | 10-Jun-2025 | 18:00 |                                                                                                                                                        | PLANNED | Requested |  |
| 121 | RQ222190 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NEEMRANA(PG)-SIKAR_2(PSTL) (PSTL) CKT-1      |  | D | For defect rectification work                                                                                                                                                                                                   | 09-Jun-2025 | 08:00 | 11-Jun-2025 | 18:00 | Non auto mode of other charge ckt required                                                                                                             | PLANNED | Requested |  |
| 122 | RQ222049 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ROORKEE-DEHRADUN (PG) CKT-1                  |  | D | 401L Line Bay AMP work at Dehradun SS                                                                                                                                                                                           | 09-Jun-2025 | 06:00 | 09-Jun-2025 | 14:00 |                                                                                                                                                        | PLANNED | Requested |  |
| 123 | RQ222392 | OCC_231 | cpcc1_sd | BUS                          | 400 KV BHADLA_2 (PG) - BUS 2                        |  | D | Bay Extension, LBB Testing, Attending Hotspot                                                                                                                                                                                   | 07-Jun-2025 | 18:00 | 08-Jun-2025 | 23:00 |                                                                                                                                                        | PLANNED | Requested |  |
| 124 | RQ222159 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAWANA CCGTB(DTL)-BAHADURGARH(PG) (PG) CKT-1 |  | D | SD nature defect rectification & LBB TESTING AND GENERAL MAINTENANCE OF EQUIPMENTS                                                                                                                                              | 07-Jun-2025 | 09:00 | 07-Jun-2025 | 18:00 | LBB TESTING AND GENERAL MAINTENANCE OF EQUIPMENTS                                                                                                      | PLANNED | Requested |  |
| 125 | RQ222021 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-BASSI (PG) CKT-1                        |  | D | 400KV Busbar Relay Retrofitment work and Tie LBB backtrip testing.                                                                                                                                                              | 07-Jun-2025 | 09:00 | 08-Jun-2025 | 18:00 |                                                                                                                                                        | PLANNED | Requested |  |
| 126 | RQ222027 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BASSI-BHIWADI (PG) CKT-1                     |  | D | 400KV Busbar Relay Retrofitment work and Tie LBB backtrip testing by Bassi & for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays in its tie bay and distance relay testing by Bhiwadi | 07-Jun-2025 | 09:00 | 09-Jun-2025 | 18:00 |                                                                                                                                                        | PLANNED | Requested |  |
| 127 | RQ221961 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHIWANI-JIND (PG) CKT-1                      |  | D | RECTIFICATION OF SHUT DOWN DEFECTS                                                                                                                                                                                              | 07-Jun-2025 | 08:00 | 07-Jun-2025 | 18:00 | Non auto mode required other 400KV BHIWANI - Jind CKT- II                                                                                              | PLANNED | Requested |  |
| 128 | RQ222386 | OCC_231 | cpcc1_sd | BUS                          | 400 KV BIKANER(PG) - BUS 2                          |  | D | SS-104 Substation Extension work                                                                                                                                                                                                | 06-Jun-2025 | 16:00 | 07-Jun-2025 | 23:30 |                                                                                                                                                        | PLANNED | Requested |  |
| 129 | RQ222184 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KOTESWAR(TH)-KOTESHWAR(PG) (PG) CKT-2        |  | D | Checking of M2 Line Diff. Relay                                                                                                                                                                                                 | 06-Jun-2025 | 09:00 | 06-Jun-2025 | 18:00 |                                                                                                                                                        | PLANNED | Requested |  |
| 130 | RQ221966 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-2  |  | D | To attend Shutdown nature defects & Relay testing & line bay AMP                                                                                                                                                                | 06-Jun-2025 | 08:00 | 06-Jun-2025 | 18:00 |                                                                                                                                                        | PLANNED | Requested |  |
| 131 | RQ222100 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JIND(PG)-KIROLI(HV) (HVPNL) CKT-1            |  | D | Relay testing work                                                                                                                                                                                                              | 06-Jun-2025 | 08:00 | 06-Jun-2025 | 18:00 | Relay testing work                                                                                                                                     | PLANNED | Requested |  |
| 132 | RQ221965 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-1      |  | D | To attend shutdown nature defects                                                                                                                                                                                               | 06-Jun-2025 | 08:00 | 06-Jun-2025 | 18:00 | Non-Auto Mode required other parallel ckt i.e 1.400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-2<br>2.400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-1 | PLANNED | Requested |  |
| 133 | RQ222181 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1        |  | D | For obsolete 1 ph trip relay replacement                                                                                                                                                                                        | 06-Jun-2025 | 08:00 | 06-Jun-2025 | 23:00 | For obsolete 1 ph trip relay replacement                                                                                                               | PLANNED | Requested |  |
| 134 | RQ221971 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV CHITTORGARH(RS)-KANKROLI(PG) (PG) CKT-1      |  | D | For attending S/D nature defects                                                                                                                                                                                                | 06-Jun-2025 | 08:00 | 06-Jun-2025 | 18:00 | Non Auto of 400 KV RAPP-KankrolI CKT                                                                                                                   | PLANNED | Requested |  |
| 135 | RQ222391 | OCC_231 | cpcc1_sd | BUS                          | 400 KV BHADLA_2 (PG) - BUS 1                        |  | D | Bay Extension, LBB Testing, Attending Hotspot                                                                                                                                                                                   | 05-Jun-2025 | 18:00 | 06-Jun-2025 | 23:00 |                                                                                                                                                        | PLANNED | Requested |  |
| 136 | RQ222183 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KOTESWAR(TH)-KOTESHWAR(PG) (PG) CKT-1        |  | D | Checking of M2 Line Diff. Relay                                                                                                                                                                                                 | 05-Jun-2025 | 09:00 | 05-Jun-2025 | 18:00 |                                                                                                                                                        | PLANNED | Requested |  |
| 137 | RQ222158 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAHADURGARH(PG)-KABULPUR(HV) (PG) CKT-1      |  | D | LBB TESTING AND GENERAL MAINTENANCE OF EQUIPMENTS                                                                                                                                                                               | 05-Jun-2025 | 09:00 | 05-Jun-2025 | 18:00 | LBB TESTING AND GENERAL MAINTENANCE OF EQUIPMENTS                                                                                                      | PLANNED | Requested |  |

|     |          |         |          |                              |                                                    |  |   |                                                                                                                                         |             |       |             |       |                                                                                                                                                        |         |           |  |
|-----|----------|---------|----------|------------------------------|----------------------------------------------------|--|---|-----------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|--------------------------------------------------------------------------------------------------------------------------------------------------------|---------|-----------|--|
| 138 | RQ221964 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-1 |  | D | To attend Shutdown nature defects & Relay testing & line bay AMP                                                                        | 05-Jun-2025 | 08:00 | 05-Jun-2025 | 18:00 |                                                                                                                                                        | PLANNED | Requested |  |
| 139 | RQ222056 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANKROLI-ZERDA (PG) CKT-1                   |  | D | Polymer insulator replacement works and rectification of S/D nature defects by Kankroli & Bhinnal                                       | 05-Jun-2025 | 08:00 | 25-Jun-2025 | 20:00 | Non-auto of 400 KV Zerda-Kankroli ckt-2, Most urgent                                                                                                   | PLANNED | Requested |  |
| 140 | RQ222057 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANKROLI-ZERDA (PG) CKT-2                   |  | D | Polymer insulator replacement works and rectification of S/D nature defects by Kankroli & Bhinnal                                       | 05-Jun-2025 | 08:00 | 25-Jun-2025 | 20:00 | Non-auto of 400 KV Zerda-Kankroli ckt-1, Most urgent                                                                                                   | PLANNED | Requested |  |
| 141 | RQ221960 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHIWANI-HISSAR (PG) CKT-3                   |  | D | RECTIFICATION OF SHUT DOWN DEFECTS                                                                                                      | 05-Jun-2025 | 08:00 | 05-Jun-2025 | 18:00 | Non auto mode required other 400KV BHIWANI - HISAR CKT- II                                                                                             | PLANNED | Requested |  |
| 142 | RQ222180 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1        |  | D | For obsolete 1 ph trip relay replacement                                                                                                | 05-Jun-2025 | 08:00 | 05-Jun-2025 | 23:00 | For obsolete 1 ph trip relay replacement                                                                                                               | PLANNED | Requested |  |
| 143 | RQ221963 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-2     |  | D | To attend shutdown nature defects                                                                                                       | 05-Jun-2025 | 08:00 | 05-Jun-2025 | 18:00 | Non-Auto Mode required other parallel ckt i.e 1.400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-1<br>2.400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-2 | PLANNED | Requested |  |
| 144 | RQ222042 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-JAIPUR SOUTH (PG) CKT-1                |  | D | line side equipments AMP Work                                                                                                           | 04-Jun-2025 | 09:00 | 04-Jun-2025 | 18:00 |                                                                                                                                                        | PLANNED | Requested |  |
| 145 | RQ222157 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAHADURGARH-SONIPAT (PG) CKT-2              |  | D | LBB TESTING AND GENERAL MAINTENANCE OF EQUIPMENTS                                                                                       | 04-Jun-2025 | 09:00 | 04-Jun-2025 | 18:00 | LBB TESTING AND GENERAL MAINTENANCE OF EQUIPMENTS                                                                                                      | PLANNED | Requested |  |
| 146 | RQ222182 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV TEHRI(THDC)-KOTESHWAR(PG) (PG) CKT-2        |  | D | Implementation of Carrier Added DEF Scheme                                                                                              | 04-Jun-2025 | 09:00 | 04-Jun-2025 | 18:00 |                                                                                                                                                        | PLANNED | Requested |  |
| 147 | RQ221959 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHIWANI-HISSAR (PG) CKT-2                   |  | D | RECTIFICATION OF SHUT DOWN DEFECTS                                                                                                      | 04-Jun-2025 | 08:00 | 04-Jun-2025 | 18:00 | Non auto mode required other 400KV BHIWANI - HISAR CKT- III                                                                                            | PLANNED | Requested |  |
| 148 | RQ222090 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MEERUT-MANDOLA (PG) CKT-4                   |  | D | To replace flashover insulator at loc 52 and to attend SD nature defects in line                                                        | 04-Jun-2025 | 08:00 | 04-Jun-2025 | 18:00 |                                                                                                                                                        | PLANNED | Requested |  |
| 149 | RQ222099 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KURUKSHETRA-JIND (PG) CKT-2                 |  | D | Relay testing work                                                                                                                      | 04-Jun-2025 | 08:00 | 04-Jun-2025 | 18:00 | Relay testing work                                                                                                                                     | PLANNED | Requested |  |
| 150 | RQ222039 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAPS_D(INP)-JAIPUR SOUTH(PG) (PG) CKT-1     |  | D | Shutdown nature defects rectification & line side equipments AMP Work                                                                   | 04-Jun-2025 | 08:00 | 05-Jun-2025 | 18:00 | DEFECT RECTIFICATION WORK                                                                                                                              | PLANNED | Requested |  |
| 151 | RQ221989 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1       |  | D | SD NATURE DEFECTS RECTIFICATION                                                                                                         | 04-Jun-2025 | 08:00 | 04-Jun-2025 | 18:00 | During Shutdown period, A/R to be kept in Non auto mode of other charged ckts from both ends as safety measures                                        | PLANNED | Requested |  |
| 152 | RQ222385 | OCC_231 | cpcc1_sd | BUS                          | 400 KV BIKANER(PG) - BUS 1                         |  | D | SS-104 Substation Extension work                                                                                                        | 03-Jun-2025 | 16:00 | 05-Jun-2025 | 23:30 |                                                                                                                                                        | PLANNED | Requested |  |
| 153 | RQ222073 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JAIPUR SOUTH-KOTA (PG) CKT-1                |  | D | line side equipments AMP Work by Jaipur(S) & Relay testing for rectification of CC discrepancy during last fault and Line bay AMP works | 03-Jun-2025 | 09:00 | 03-Jun-2025 | 18:00 |                                                                                                                                                        | PLANNED | Requested |  |
| 154 | RQ222185 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV TEHRI(THDC)-KOTESHWAR(PG) (PG) CKT-1        |  | D | Implementation of Carrier Added DEF Scheme                                                                                              | 03-Jun-2025 | 09:00 | 03-Jun-2025 | 18:00 |                                                                                                                                                        | PLANNED | Requested |  |
| 155 | RQ222247 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHIWANI(PG)-KABULPUR(HV) (PG)               |  | D | Damaged conductor replacement work                                                                                                      | 03-Jun-2025 | 09:00 | 04-Jun-2025 | 18:00 | Other circuits in Non Auto Mode                                                                                                                        | PLANNED | Requested |  |
| 156 | RQ222178 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV HAPUR(UP)-MURADNAGAR_1(UP) (PG) CKT-1       |  | C | For CT,CVT replacement in bay at Muradnagar end by Mandola & Maintenance work in TL by Dadri TLM                                        | 03-Jun-2025 | 08:00 | 04-Jun-2025 | 23:00 | For CT,CVT replacement in bay at Muradnagar end                                                                                                        | PLANNED | Requested |  |
| 157 | RQ222245 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MANDOLA(PG)-MAHARANIBAGH(PG) (DTL) CKT-2    |  | D | S/D nature defect rectification                                                                                                         | 03-Jun-2025 | 08:00 | 03-Jun-2025 | 18:00 | Other circuits in Non Auto Mode                                                                                                                        | PLANNED | Requested |  |
| 158 | RQ222000 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BIKANER_2 (PBTSI)-BIKANER(PG) (PG) CKT-1    |  | D | For mutual compensation wiring and Line bay AMP                                                                                         | 02-Jun-2025 | 16:00 | 02-Jun-2025 | 23:59 | parallel ckt (1&2) to be out on same time                                                                                                              | PLANNED | Requested |  |
| 159 | RQ222001 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BIKANER_2 (PBTSI)-BIKANER(PG) (PG) CKT-2    |  | D | For mutual compensation wiring and Line bay AMP                                                                                         | 02-Jun-2025 | 16:00 | 02-Jun-2025 | 23:59 | parallel ckt (1&2) to be out on same time                                                                                                              | PLANNED | Requested |  |
| 160 | RQ222156 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAHADURGARH-SONIPAT (PG) CKT-1              |  | D | LBB TESTING AND GENERAL MAINTENANCE OF EQUIPMENTS                                                                                       | 02-Jun-2025 | 09:00 | 02-Jun-2025 | 18:00 | LBB TESTING AND GENERAL MAINTENANCE OF EQUIPMENTS                                                                                                      | PLANNED | Requested |  |
| 161 | RQ222139 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHIWANI(BB)-HISSAR(PG) (PG) CKT-1           |  | C | MAIN, TIE & LINE BAY Isolators retrofitment in add cap AT BBMB BHIWANI END                                                              | 02-Jun-2025 | 08:00 | 10-Jun-2025 | 18:00 | ADD CAP ISOLATOR RETOFITMENT & OTHER CKT NON AUTO REQUIRED DURING DEAD END JUMPER REMOVAL AND FIXING                                                   | PLANNED | Requested |  |
| 162 | RQ222244 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MEERUT-MANDOLA (PG) CKT-4                   |  | D | S/D nature defect rectification                                                                                                         | 02-Jun-2025 | 08:00 | 02-Jun-2025 | 18:00 | Other circuit in Non Auto Mode                                                                                                                         | PLANNED | Requested |  |
| 163 | RQ222160 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MEERUT_PMSTL-SIMBHOLI_PMSTL (UP) CKT-1      |  | D | Line bay AP works                                                                                                                       | 02-Jun-2025 | 08:00 | 02-Jun-2025 | 18:00 | Line bay AP works                                                                                                                                      | PLANNED | Requested |  |
| 164 | RQ222179 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MEERUT-MANDOLA (PG) CKT-1                   |  | D | For CVT replacement in bay at Mandola end                                                                                               | 02-Jun-2025 | 08:00 | 02-Jun-2025 | 23:00 | For CT,CVT replacement in bay at Muradnagar end                                                                                                        | PLANNED | Requested |  |
| 165 | RQ222089 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DADRI(NT)-KAITHAL(PG) (PG) CKT-1            |  | D | To replace flashover insulator at loc 108 and to attend SD nature defects in line by Meerut TLM & Maintenance work in TL by Dadri TLM   | 02-Jun-2025 | 08:00 | 02-Jun-2025 | 18:00 |                                                                                                                                                        | PLANNED | Requested |  |
| 166 | RQ222171 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-1       |  | D | INSTALLATION OF BIRD DIVERTERS & rectification of shut down nature defects                                                              | 01-Jun-2025 | 16:00 | 15-Jun-2025 | 23:00 | AUTO-RECLOSE OF OTHER CKT. IS TO BE KEPT ON NON AUTO MODE                                                                                              | PLANNED | Requested |  |

|     |          |         |          |                              |                                                        |           |   |                                                                                                                                                                    |             |       |             |       |                                                           |         |           |  |
|-----|----------|---------|----------|------------------------------|--------------------------------------------------------|-----------|---|--------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|-----------------------------------------------------------|---------|-----------|--|
| 167 | RQ222169 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1                |           | D | Installation of bird diverters                                                                                                                                     | 01-Jun-2025 | 16:00 | 15-Jun-2025 | 23:00 | AUTO-RECLOSE OF OTHER CKT. IS TO BE KEPT ON NON AUTO MODE | PLANNED | Requested |  |
| 168 | RQ222074 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-BHIWADI (PG) CKT-2                         |           | D | Line Reactor commissioning in Agra-2 Line                                                                                                                          | 01-Jun-2025 | 09:00 | 10-Jun-2025 | 18:00 |                                                           | PLANNED | Requested |  |
| 169 | RQ222246 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAWANA CCGT(BTL)-BHIWANI(PG) (PG)               |           | D | Damaged conductor replacement work                                                                                                                                 | 01-Jun-2025 | 09:00 | 02-Jun-2025 | 18:00 | Other circuits in Non Auto Mode                           | PLANNED | Requested |  |
| 170 | RQ222054 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-SIKAR (PG) CKT-1                           |           | D | Non-Auto mode for PID testing by Sikar TLM & non shutdown nature defects rectification, observed during patrolling above weist level by Neemrana TLM               | 01-Jun-2025 | 08:00 | 30-Jun-2025 | 18:00 |                                                           | PLANNED | Requested |  |
| 171 | RQ222243 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MEERUT-MANDOLA (PG) CKT-3                       |           | D | S/D nature defect rectification                                                                                                                                    | 01-Jun-2025 | 08:00 | 01-Jun-2025 | 18:00 | Other circuit in Non Auto Mode                            | PLANNED | Requested |  |
| 172 | RQ221970 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANKROLI-ZERDA (PG) CKT-2                       |           | C | Destrining and stringing of twin moose conductor between location no 491-492                                                                                       | 01-Jun-2025 | 08:00 | 04-Jun-2025 | 18:00 | Non Auto of 400 KV Kankroli-Zerda CKT 1, Most Urgent      | PLANNED | Requested |  |
| 173 | RQ222230 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-BALLABHGARH (PG) CKT-1                     |           | D | For OPGW installation works under 'OPGW-01' Package                                                                                                                | 01-Jun-2025 | 08:00 | 30-Jun-2025 | 18:00 | Non-Auto required for OPGW rectification works            | PLANNED | Requested |  |
| 174 | RQ222055 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-SIKAR (PG) CKT-2                           |           | D | Non-Auto mode for PID testing by Sikar TLM & non shutdown nature defects rectification, observed during patrolling above weist level by Neemrana TLM               | 01-Jun-2025 | 08:00 | 30-Jun-2025 | 18:00 |                                                           | PLANNED | Requested |  |
| 175 | RQ222232 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-JAIPUR SOUTH (PG) CKT-1                    |           | D | For OPGW installation works under 'OPGW-01' Package                                                                                                                | 01-Jun-2025 | 08:00 | 30-Jun-2025 | 18:00 | Non-Auto required for OPGW installation works             | PLANNED | Requested |  |
| 176 | RQ221969 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANKROLI-ZERDA (PG) CKT-1                       |           | C | Destrining and stringing of twin moose conductor between location no 491-492                                                                                       | 01-Jun-2025 | 08:00 | 04-Jun-2025 | 18:00 | Non Auto of 400 KV Kankroli-Zerda CKT 2, Most Urgent      | PLANNED | Requested |  |
| 177 | RQ222146 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1              |           | D | Polymer insulator replacement work                                                                                                                                 | 01-Jun-2025 | 08:00 | 10-Jun-2025 | 18:00 | Non auto mode for 400 kV RAPPB-Chittorgarh, MOST URGENT   | PLANNED | Requested |  |
| 178 | RQ222233 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-JAIPUR SOUTH (PG) CKT-2                    |           | D | For OPGW installation works under 'OPGW-01' Package                                                                                                                | 01-Jun-2025 | 08:00 | 30-Jun-2025 | 18:00 | Non-Auto required for OPGW installation works             | PLANNED | Requested |  |
| 179 | RQ221988 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-JAIPUR SOUTH (PG) CKT-2                    |           | C | Tapping of LIO of 400KV D/C Jaipur south-Dausa and Dausa -Agra TL at dausa                                                                                         | 20-May-2025 | 08:00 | 28-May-2025 | 20:00 |                                                           | PLANNED | Requested |  |
| 180 | RQ221735 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ALLAHABAD-SASARAM (PG) CKT-1                    | POWERGRID | D | For replacement of hotspot porcelain insulator.                                                                                                                    | 28-Jun-2025 | 09:00 | 28-Jun-2025 | 18:00 |                                                           | PLANNED | Requested |  |
| 181 | RQ221760 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV GORAKHPUR(PG)-MOTIHARI(BS) (PG) CKT-1           | POWERGRID | C | Bus Bar relay retrofitting work                                                                                                                                    | 25-Jun-2025 | 09:00 | 26-Jun-2025 | 18:00 |                                                           | PLANNED | Requested |  |
| 182 | RQ222746 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV VINDHYACHAL(PG)-VINDHYACHAL(NT) (PG) CKT-1      | POWERGRID | C | For Isolator CRM Measurements of 12 Isolators, simultaneous outage of Both HVDC Blocks, i.e. Block- 1 & 2 Along with West Bus- 1 & 2 and Feeder 1&II are Required. | 09-Jun-2025 | 10:00 | 10-Jun-2025 | 10:00 |                                                           | PLANNED | Requested |  |
| 183 | RQ222747 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV VINDHYACHAL(PG)-VINDHYACHAL(NT) (PG) CKT-2      | POWERGRID | C | For Isolator CRM Measurements of 12 Isolators, simultaneous outage of Both HVDC Blocks, i.e. Block- 1 & 2 Along with West Bus- 1 & 2 and Feeder 1&II are Required. | 09-Jun-2025 | 10:00 | 10-Jun-2025 | 10:00 |                                                           | PLANNED | Requested |  |
| 184 | RQ221757 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV GORAKHPUR(PG)-MUZAFFARPUR(PG) (POWERLINK) CKT-2 | POWERLINK | C | Bus Bar relay retrofitting work                                                                                                                                    | 09-Jun-2025 | 09:00 | 10-Jun-2025 | 18:00 |                                                           | PLANNED | Requested |  |
| 185 | RQ221756 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV GORAKHPUR(PG)-MUZAFFARPUR(PG) (POWERLINK) CKT-1 | POWERLINK | C | Bus Bar relay retrofitting work                                                                                                                                    | 06-Jun-2025 | 09:00 | 07-Jun-2025 | 18:00 |                                                           | PLANNED | Requested |  |
| 186 | RQ222048 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV JAIPUR SOUTH(PG)-SEZJAIPUR(RS) (RS) CKT-1       |           | D | line side equipments AMP Work                                                                                                                                      | 26-Jun-2025 | 09:00 | 26-Jun-2025 | 18:00 |                                                           | PLANNED | Requested |  |
| 187 | RQ222150 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1           |           | D | Insert additional glass disc work                                                                                                                                  | 25-Jun-2025 | 08:00 | 30-Jun-2025 | 18:00 | Non auto for 220 kV RAPPB-Chittorgarh Ckt-2               | PLANNED | Requested |  |
| 188 | RQ222053 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BAGHPAT(PG)-BAGHPAT(UP) (UP) CKT-2              |           | C | Rectification of P.D defect in 220kV Main Bus-1                                                                                                                    | 24-Jun-2025 | 09:00 | 27-Jun-2025 | 18:00 | Along with 220kV Main Bus-1                               | PLANNED | Requested |  |
| 189 | RQ222047 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV JAIPUR SOUTH(PG)-VATIKA(RS) (RS) CKT-2          |           | D | line side equipments AMP Work                                                                                                                                      | 24-Jun-2025 | 09:00 | 24-Jun-2025 | 18:00 |                                                           | PLANNED | Requested |  |
| 190 | RQ222405 | OCC_231 | cpcc1_sd | BUS                          | 220KV BUS 1 AT BAGHPAT(PG)                             |           | C | Rectification of P.D defect in 220kV Main Bus-1                                                                                                                    | 24-Jun-2025 | 09:00 | 27-Jun-2025 | 18:00 | Along with requested transmission lines.                  | PLANNED | Requested |  |
| 191 | RQ222051 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BAGHPAT(PG)-MODIPURAM_2 (UP) (UP) CKT-1         |           | C | Rectification of P.D defect in 220kV Main Bus-1                                                                                                                    | 24-Jun-2025 | 09:00 | 27-Jun-2025 | 18:00 | Along with 220kV Main Bus-1                               | PLANNED | Requested |  |
| 192 | RQ222052 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BAGHPAT(PG)-BAGHPAT(UP) (UP) CKT-1              |           | C | Rectification of P.D defect in 220kV Main Bus-1                                                                                                                    | 24-Jun-2025 | 09:00 | 27-Jun-2025 | 18:00 | Along with 220kV Main Bus-1                               | PLANNED | Requested |  |
| 193 | RQ222400 | OCC_231 | cpcc1_sd | BUS                          | 220 KV BHADLA_2 (PG) -BUS 6                            |           | D | Bay Extension, LBB Testing, Attending Hotspot                                                                                                                      | 23-Jun-2025 | 18:00 | 24-Jun-2025 | 23:00 |                                                           | PLANNED | Requested |  |

|     |          |         |          |                              |                                                   |  |   |                                                                                                                                                            |             |       |             |       |                                                                                             |         |           |  |
|-----|----------|---------|----------|------------------------------|---------------------------------------------------|--|---|------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|---------------------------------------------------------------------------------------------|---------|-----------|--|
| 194 | RQ222084 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BHIWADI(PG)-NEEMRANA(RS) (RS) CKT-1        |  | D | Shutdown required for retrofitting and testing of electromechanical/st atic LBB relays with numerical LBB relays in its main bay and distance relay testin | 23-Jun-2025 | 09:00 | 23-Jun-2025 | 18:00 |                                                                                             | PLANNED | Requested |  |
| 195 | RQ222045 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV JAIPUR SOUTH(PG)-CHAKSU(RS) (RS) CKT-1     |  | D | line side equipments AMP Work                                                                                                                              | 23-Jun-2025 | 09:00 | 23-Jun-2025 | 18:00 |                                                                                             | PLANNED | Requested |  |
| 196 | RQ222083 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BHIWADI(PG)-KUSHKHERA(RS) (RS) CKT-1       |  | D | Shutdown required for retrofitting and testing of electromechanical/st atic LBB relays with numerical LBB relays in its main bay and distance relay testin | 22-Jun-2025 | 09:00 | 22-Jun-2025 | 18:00 |                                                                                             | PLANNED | Requested |  |
| 197 | RQ222399 | OCC_231 | cpcc1_sd | BUS                          | 220 KV BHADLA_2 (PG) - BUS 5                      |  | D | Bay Extension, LBB Testing, Attending Hotspot                                                                                                              | 21-Jun-2025 | 18:00 | 22-Jun-2025 | 23:00 |                                                                                             | PLANNED | Requested |  |
| 198 | RQ222082 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BHIWADI(PG)-MAU(HV) (HVPNL) CKT-1          |  | D | Shutdown required for retrofitting and testing of electromechanical/st atic LBB relays with numerical LBB relays in its main bay and distance relay testin | 21-Jun-2025 | 09:00 | 21-Jun-2025 | 18:00 |                                                                                             | PLANNED | Requested |  |
| 199 | RQ221973 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2           |  | D | For attending S/D nature defects                                                                                                                           | 20-Jun-2025 | 08:00 | 20-Jun-2025 | 18:00 | Non Auto of 220 KV Anta-Bhilwara CK1                                                        | PLANNED | Requested |  |
| 200 | RQ222398 | OCC_231 | cpcc1_sd | BUS                          | 220 KV BHADLA_2 (PG) - BUS 4                      |  | D | Bay Extension, LBB Testing, Attending Hotspot                                                                                                              | 19-Jun-2025 | 18:00 | 20-Jun-2025 | 23:00 |                                                                                             | PLANNED | Requested |  |
| 201 | RQ222046 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV JAIPUR SOUTH(PG)-VATIKA(RS) (RS) CKT-1     |  | D | line side equipments AMP Work                                                                                                                              | 19-Jun-2025 | 09:00 | 19-Jun-2025 | 18:00 |                                                                                             | PLANNED | Requested |  |
| 202 | RQ222081 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BHIWADI(PG)-HSIIDC BAWAL(HV) (HVPNL) CKT-1 |  | D | Shutdown required for retrofitting and testing of electromechanical/st atic LBB relays with numerical LBB relays in its main bay and distance relay testin | 19-Jun-2025 | 09:00 | 19-Jun-2025 | 18:00 |                                                                                             | PLANNED | Requested |  |
| 203 | RQ222044 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV JAIPUR SOUTH(PG)-GONER(RS) (RS) CKT-1      |  | D | line side equipments AMP Work                                                                                                                              | 19-Jun-2025 | 09:00 | 19-Jun-2025 | 18:00 |                                                                                             | PLANNED | Requested |  |
| 204 | RQ221972 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1           |  | D | For attending S/D nature defects                                                                                                                           | 19-Jun-2025 | 08:00 | 19-Jun-2025 | 18:00 | Non Auto of 220 KV Anta-Bhilwara CK2                                                        | PLANNED | Requested |  |
| 205 | RQ222151 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-2      |  | D | Insert additional glass disc work                                                                                                                          | 19-Jun-2025 | 08:00 | 24-Jun-2025 | 18:00 | Non auto for 220 KV RAPPB-Chittorgarh Ckt-1                                                 | PLANNED | Requested |  |
| 206 | RQ222080 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BHIWADI(PG)-REWARI(HV) (HVPNL) CKT-2       |  | D | Shutdown required for retrofitting and testing of electromechanical/st atic LBB relays with numerical LBB relays in its main bay and distance relay testin | 18-Jun-2025 | 09:00 | 18-Jun-2025 | 18:00 |                                                                                             | PLANNED | Requested |  |
| 207 | RQ222397 | OCC_231 | cpcc1_sd | BUS                          | 220 KV BHADLA_2 (PG) - BUS 3                      |  | D | Bay Extension, LBB Testing, Attending Hotspot                                                                                                              | 17-Jun-2025 | 18:00 | 18-Jun-2025 | 23:00 |                                                                                             | PLANNED | Requested |  |
| 208 | RQ222079 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BHIWADI(PG)-REWARI(HV) (HVPNL) CKT-1       |  | D | Shutdown required for retrofitting and testing of electromechanical/st atic LBB relays with numerical LBB relays in its main bay and distance relay testin | 17-Jun-2025 | 09:00 | 17-Jun-2025 | 18:00 |                                                                                             | PLANNED | Requested |  |
| 209 | RQ222078 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-2         |  | D | Shutdown required for retrofitting and testing of electromechanical/st atic LBB relays with numerical LBB relays in its main bay and distance relay testin | 16-Jun-2025 | 09:00 | 16-Jun-2025 | 18:00 |                                                                                             | PLANNED | Requested |  |
| 210 | RQ222033 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV HEERAPURA(RS)-I.G.NAGAR(RS) (PG) CKT-1     |  | D | AMP of POWERGRID owned Bay at RVPN Heerapura GSS.                                                                                                          | 16-Jun-2025 | 09:00 | 16-Jun-2025 | 18:00 |                                                                                             | PLANNED | Requested |  |
| 211 | RQ222396 | OCC_231 | cpcc1_sd | BUS                          | 220 KV BHADLA_2 (PG) - BUS 2                      |  | D | Bay Extension, LBB Testing, Attending Hotspot                                                                                                              | 15-Jun-2025 | 18:00 | 16-Jun-2025 | 23:00 |                                                                                             | PLANNED | Requested |  |
| 212 | RQ222077 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-1         |  | D | Shutdown required for retrofitting and testing of electromechanical/st atic LBB relays with numerical LBB relays in its main bay and distance relay testin | 15-Jun-2025 | 10:00 | 15-Jun-2025 | 18:00 |                                                                                             | PLANNED | Requested |  |
| 213 | RQ222032 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV HEERAPURA(RS)-MANSAROVAR(RS) (PG) CKT-1    |  | D | AMP of POWERGRID owned Bay at RVPN Heerapura GSS.                                                                                                          | 15-Jun-2025 | 09:00 | 15-Jun-2025 | 18:00 |                                                                                             | PLANNED | Requested |  |
| 214 | RQ222152 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1           |  | D | Insert additional glass disc work                                                                                                                          | 14-Jun-2025 | 08:00 | 19-Jun-2025 | 18:00 | S/D required timely                                                                         | PLANNED | Requested |  |
| 215 | RQ222395 | OCC_231 | cpcc1_sd | BUS                          | 220 KV BHADLA_2 (PG) - BUS 1                      |  | D | Bay Extension, LBB Testing, Attending Hotspot                                                                                                              | 13-Jun-2025 | 18:00 | 14-Jun-2025 | 23:00 |                                                                                             | PLANNED | Requested |  |
| 216 | RQ222210 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-2      |  | D | For shutdown defect rectification                                                                                                                          | 13-Jun-2025 | 08:00 | 13-Jun-2025 | 20:00 | Non-Auto for 220 KV RAPS_B(NP)-CHITTORGARH(RS)(PG) CKT-1                                    | PLANNED | Requested |  |
| 217 | RQ222098 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV JIND(PG)-NARWANA (HV) (HVPNL) CKT-2        |  | D | Relay testing work                                                                                                                                         | 12-Jun-2025 | 08:00 | 12-Jun-2025 | 18:00 | Relay testing work                                                                          | PLANNED | Requested |  |
| 218 | RQ221962 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV FARIDABAD(NT)-PALLA(HV) (PG) CKT-1         |  | D | To attend shutdown nature defects                                                                                                                          | 12-Jun-2025 | 08:00 | 12-Jun-2025 | 18:00 | Non-Auto Mode requied other parallel ckt 220 KV FARIDABAD(NT)-FARIDABAD SEC-78 (HV) (HVPNL) | PLANNED | Requested |  |

|     |          |         |          |                              |                                                     |      |   |                                                                                                                                                           |             |       |             |       |                                                                        |         |           |  |
|-----|----------|---------|----------|------------------------------|-----------------------------------------------------|------|---|-----------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|------------------------------------------------------------------------|---------|-----------|--|
| 219 | RQ222209 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1        |      | D | For shutdown defect rectification                                                                                                                         | 12-Jun-2025 | 08:00 | 12-Jun-2025 | 20:00 | Non-Auto for 220 KV RAPS_B(NP)-CHITTORGARH(RS)(PG) CKT-2               | PLANNED | Requested |  |
| 220 | RQ222145 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2             |      | D | Insert additional glass disc work                                                                                                                         | 11-Jun-2025 | 08:00 | 17-Jun-2025 | 18:00 | Non auto mode for 220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1, MOST URGENT | PLANNED | Requested |  |
| 221 | RQ222035 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV KANKROLI(PG)-KANKROLI(RS) (RS) CKT-2         |      | D | For AMP Purpose                                                                                                                                           | 10-Jun-2025 | 09:00 | 10-Jun-2025 | 18:00 |                                                                        | PLANNED | Requested |  |
| 222 | RQ222097 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV JIND(PG)-NARWANA (HV) (HVPNL) CKT-1          |      | D | Relay testing work                                                                                                                                        | 10-Jun-2025 | 08:00 | 10-Jun-2025 | 18:00 | Relay testing work                                                     | PLANNED | Requested |  |
| 223 | RQ222034 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV KANKROLI(PG)-KANKROLI(RS) (RS) CKT-1         |      | D | For AMP Purpose                                                                                                                                           | 09-Jun-2025 | 09:00 | 09-Jun-2025 | 17:00 |                                                                        | PLANNED | Requested |  |
| 224 | RQ222058 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BHILWARA(RS)-KOTA(PG) (RS) CKT-1             |      | D | AMP of Line Bay equipment                                                                                                                                 | 09-Jun-2025 | 09:00 | 09-Jun-2025 | 17:00 | AMP of Line Bay equipment                                              | PLANNED | Requested |  |
| 225 | RQ222155 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV ANTA(NT)-SAWAIMADHOPUR(RS) (PG) CKT-1        |      | D | Insert additional glass disc work                                                                                                                         | 07-Jun-2025 | 08:00 | 12-Jun-2025 | 18:00 | Non auto for 220 kv Anta(NTPC)-Lalsot(RS) tl                           | PLANNED | Requested |  |
| 226 | RQ222208 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1             |      | D | For Insulator Cleaning                                                                                                                                    | 04-Jun-2025 | 08:00 | 04-Jun-2025 | 20:00 |                                                                        | PLANNED | Requested |  |
| 227 | RQ222154 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1              |      | D | Insert additional glass disc work                                                                                                                         | 01-Jun-2025 | 08:00 | 06-Jun-2025 | 18:00 | Non auto for 220 kv Anta(NTPC)-Swaimadhopur(RS) tl                     | PLANNED | Requested |  |
| 228 | RQ222143 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV RAPS_C(NP)-ANTA(NT) (PG) CKT-1               |      | D | Insert additional glass disc work                                                                                                                         | 01-Jun-2025 | 08:00 | 06-Jun-2025 | 18:00 | S/D required timely                                                    | PLANNED | Requested |  |
| 229 | RQ222241 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BALLABHGARH(BB)-BADARPUR(NT) (BB) CKT-1      |      | D | For Joint box creation at TN-53 & 54 to provide connectivity Faridabad RHQ                                                                                | 01-Jun-2025 | 08:00 | 02-Jun-2025 | 18:00 | Non-Auto required for Joint box creation works                         | PLANNED | Requested |  |
| 230 | RQ222239 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-1               |      | D | For Joint box creation to provide connectivity to Dausa s/s                                                                                               | 01-Jun-2025 | 08:00 | 02-Jun-2025 | 18:00 | Non-Auto required for Joint box creation works                         | PLANNED | Requested |  |
| 231 | RQ222240 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-2               |      | D | For Joint box creation to provide connectivity to Dausa s/s                                                                                               | 01-Jun-2025 | 08:00 | 02-Jun-2025 | 18:00 | Non-Auto required for Joint box creation works                         | PLANNED | Requested |  |
| 232 | RQ222144 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1             |      | D | Insert additional glass disc work                                                                                                                         | 01-Jun-2025 | 08:00 | 06-Jun-2025 | 18:00 | Non auto mode for 220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2, MOST URGENT | PLANNED | Requested |  |
| 233 | RQ222242 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BALLABHGARH(BB)-BADARPUR(NT) (BB) CKT-2      |      | D | For Joint box creation at TN-53 & 54 to provide connectivity Faridabad RHQ                                                                                | 01-Jun-2025 | 08:00 | 02-Jun-2025 | 18:00 | Non-Auto required for Joint box creation works                         | PLANNED | Requested |  |
| 234 | RQ221591 | OCC_231 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SAHUPURI(UP)-NEW KARAMNASA (BS) (BSEB) CKT-1 | BSEB | C | * DFCC HEIGHT RAISING WORK                                                                                                                                | 02-Jun-2025 | 08:00 | 07-Jun-2025 | 18:00 |                                                                        | PLANNED | Requested |  |
| 235 | RQ222449 | OCC_231 | cpcc1_sd | BUS                          | 220 KV BHADLA(PG) - BUS 6                           |      | D | For compliance of CoE audit and AM Circulars                                                                                                              | 30-Jun-2025 | 16:00 | 30-Jun-2025 | 23:00 |                                                                        | PLANNED | Requested |  |
| 236 | RQ222448 | OCC_231 | cpcc1_sd | BUS                          | 220 KV BHADLA(PG) - BUS 5                           |      | D | For compliance of CoE audit and AM Circulars                                                                                                              | 29-Jun-2025 | 16:00 | 29-Jun-2025 | 23:00 |                                                                        | PLANNED | Requested |  |
| 237 | RQ222447 | OCC_231 | cpcc1_sd | BUS                          | 220 KV BHADLA(PG) - BUS 4                           |      | D | For compliance of CoE audit and AM Circulars                                                                                                              | 28-Jun-2025 | 16:00 | 28-Jun-2025 | 23:00 |                                                                        | PLANNED | Requested |  |
| 238 | RQ222446 | OCC_231 | cpcc1_sd | BUS                          | 220 KV BHADLA(PG) - BUS 3                           |      | D | For compliance of CoE audit and AM Circulars                                                                                                              | 27-Jun-2025 | 16:00 | 27-Jun-2025 | 23:00 |                                                                        | PLANNED | Requested |  |
| 239 | RQ222445 | OCC_231 | cpcc1_sd | BUS                          | 220 KV BHADLA(PG) - BUS 2                           |      | D | For compliance of CoE audit and AM Circulars                                                                                                              | 26-Jun-2025 | 16:00 | 26-Jun-2025 | 23:00 |                                                                        | PLANNED | Requested |  |
| 240 | RQ222441 | OCC_231 | cpcc1_sd | BUS                          | 220KV BUS 2 AT BHIWADI(RS)                          |      | D | Shutdown required for retrofitting and testing of electromechanical/st atic LBB relays with numerical LBB relaysin its main bay                           | 26-Jun-2025 | 09:00 | 26-Jun-2025 | 18:00 |                                                                        | PLANNED | Requested |  |
| 241 | RQ222444 | OCC_231 | cpcc1_sd | BUS                          | 220 KV BHADLA(PG) - BUS 1                           |      | D | For compliance of CoE audit and AM Circulars                                                                                                              | 25-Jun-2025 | 16:00 | 25-Jun-2025 | 23:00 |                                                                        | PLANNED | Requested |  |
| 242 | RQ222440 | OCC_231 | cpcc1_sd | BUS                          | 220KV BUS 2 AT BHIWADI(RS)                          |      | D | Shutdown required for retrofitting and testing of electromechanical/st atic LBB relays with numerical LBB relaysin its main bay                           | 25-Jun-2025 | 09:00 | 25-Jun-2025 | 18:00 |                                                                        | PLANNED | Requested |  |
| 243 | RQ222443 | OCC_231 | cpcc1_sd | BUS                          | 400 KV BHADLA(PG) - BUS 2                           |      | D | For compliance of CoE audit and AM Circulars                                                                                                              | 24-Jun-2025 | 16:00 | 24-Jun-2025 | 23:00 |                                                                        | PLANNED | Requested |  |
| 244 | RQ222439 | OCC_231 | cpcc1_sd | BUS                          | 220KV BUS 2 AT BHIWADI(RS)                          |      | D | Shutdown required for retrofitting and testing of electromechanical/st atic LBB relays with numerical LBB relaysin its main bay                           | 24-Jun-2025 | 09:00 | 24-Jun-2025 | 18:00 |                                                                        | PLANNED | Requested |  |
| 245 | RQ222442 | OCC_231 | cpcc1_sd | BUS                          | 400 KV BHADLA(PG) - BUS 1                           |      | D | For compliance of CoE audit and AM Circulars                                                                                                              | 23-Jun-2025 | 16:00 | 23-Jun-2025 | 23:00 |                                                                        | PLANNED | Requested |  |
| 246 | RQ222438 | OCC_231 | cpcc1_sd | BUS                          | 220KV BUS 2 AT BHIWADI(RS)                          |      | D | Shutdown required for retrofitting and testing of electromechanical/st atic LBB relays with numerical LBB relaysin its main bay and distance relay testin | 23-Jun-2025 | 09:00 | 23-Jun-2025 | 18:00 |                                                                        | PLANNED | Requested |  |
| 247 | RQ222437 | OCC_231 | cpcc1_sd | BUS                          | 220KV BUS 2 AT BHIWADI(RS)                          |      | D | Shutdown required for retrofitting and testing of electromechanical/st atic LBB relays with numerical LBB relaysin its main bay and distance relay testin | 22-Jun-2025 | 09:00 | 22-Jun-2025 | 18:00 |                                                                        | PLANNED | Requested |  |
| 248 | RQ222430 | OCC_231 | cpcc1_sd | BUS                          | 400KV BUS 2 AT BHIWADI(PG)                          |      | C | Bus bar Relay retrofitment                                                                                                                                | 21-Jun-2025 | 09:00 | 30-Jun-2025 | 18:00 |                                                                        | PLANNED | Requested |  |
| 249 | RQ222436 | OCC_231 | cpcc1_sd | BUS                          | 220KV BUS 1 AT BHIWADI(RS)                          |      | D | Shutdown required for retrofitting and testing of electromechanical/st atic LBB relays with numerical LBB relaysin its main bay and distance relay testin | 21-Jun-2025 | 09:00 | 21-Jun-2025 | 18:00 |                                                                        | PLANNED | Requested |  |

|     |          |         |          |                              |                                                     |           |   |                                                                                                                                                           |             |       |             |       |                                                                                                                    |         |           |  |
|-----|----------|---------|----------|------------------------------|-----------------------------------------------------|-----------|---|-----------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|--------------------------------------------------------------------------------------------------------------------|---------|-----------|--|
| 250 | RQ222435 | OCC_231 | cpcc1_sd | BUS                          | 220KV BUS 1 AT BHIWADI(RS)                          |           | D | Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays in its main bay and distance relay testin | 19-Jun-2025 | 09:00 | 19-Jun-2025 | 18:00 |                                                                                                                    | PLANNED | Requested |  |
| 251 | RQ222434 | OCC_231 | cpcc1_sd | BUS                          | 220KV BUS 1 AT BHIWADI(RS)                          |           | D | Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays in its main bay and distance relay testin | 18-Jun-2025 | 09:00 | 18-Jun-2025 | 18:00 |                                                                                                                    | PLANNED | Requested |  |
| 252 | RQ222433 | OCC_231 | cpcc1_sd | BUS                          | 220KV BUS 1 AT BHIWADI(RS)                          |           | D | Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays in its main bay and distance relay testin | 17-Jun-2025 | 09:00 | 17-Jun-2025 | 18:00 |                                                                                                                    | PLANNED | Requested |  |
| 253 | RQ222432 | OCC_231 | cpcc1_sd | BUS                          | 220KV BUS 2 AT BHIWADI(RS)                          |           | D | Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays in its main bay and distance relay testin | 16-Jun-2025 | 09:00 | 16-Jun-2025 | 18:00 |                                                                                                                    | PLANNED | Requested |  |
| 254 | RQ222457 | OCC_231 | cpcc1_sd | BUS                          | 400KV BUS 2 AT BAHADURGARH(PG)                      |           | D | LBB TESTING AND OTHER GENERAL MAINTENANCE WORK                                                                                                            | 16-Jun-2025 | 09:00 | 16-Jun-2025 | 18:00 |                                                                                                                    | PLANNED | Requested |  |
| 255 | RQ222455 | OCC_231 | cpcc1_sd | BUS                          | 400KV BUS 2 AT BHIWANI(BB)                          |           | C | 400KV ISOLATORS RETROFITMENT IN ADD CAP AT BBMB BHIWANI                                                                                                   | 16-Jun-2025 | 08:00 | 30-Jun-2025 | 18:00 |                                                                                                                    | PLANNED | Requested |  |
| 256 | RQ222431 | OCC_231 | cpcc1_sd | BUS                          | 220KV BUS 1 AT BHIWADI(RS)                          |           | D | Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays in its main bay and distance relay testin | 15-Jun-2025 | 09:00 | 15-Jun-2025 | 18:00 |                                                                                                                    | PLANNED | Requested |  |
| 257 | RQ222384 | OCC_231 | cpcc1_sd | BUS                          | 400 KV KHETRI (PKTSL) - BUS 2                       |           | D | For scheme checking work and LBB wiring modification                                                                                                      | 10-Jun-2025 | 09:00 | 12-Jun-2025 | 18:00 |                                                                                                                    | PLANNED | Requested |  |
| 258 | RQ222383 | OCC_231 | cpcc1_sd | BUS                          | 400 KV KHETRI (PKTSL) - BUS 1                       |           | D | For scheme checking work and LBB wiring modification                                                                                                      | 07-Jun-2025 | 09:00 | 09-Jun-2025 | 18:00 |                                                                                                                    | PLANNED | Requested |  |
| 259 | RQ222429 | OCC_231 | cpcc1_sd | BUS                          | 400KV BUS 1 AT BHIWADI(PG)                          |           | C | Bus bar Relay retrofitment                                                                                                                                | 06-Jun-2025 | 09:00 | 20-Jun-2025 | 18:00 |                                                                                                                    | PLANNED | Requested |  |
| 260 | RQ222381 | OCC_231 | cpcc1_sd | BUS                          | 765 KV KHETRI (PG) - BUS 1                          |           | D | FOR PUNCH POINT WORK IN BAY EXTENSION WORK UNDER PNTL                                                                                                     | 05-Jun-2025 | 09:00 | 06-Jun-2025 | 18:00 |                                                                                                                    | PLANNED | Requested |  |
| 261 | RQ222382 | OCC_231 | cpcc1_sd | BUS                          | 765 KV KHETRI (PG) - BUS 2                          |           | D | FOR PUNCH POINT WORK IN BAY EXTENSION WORK UNDER PNTL                                                                                                     | 03-Jun-2025 | 09:00 | 04-Jun-2025 | 18:00 |                                                                                                                    | PLANNED | Requested |  |
| 262 | RQ222456 | OCC_231 | cpcc1_sd | BUS                          | 220KV BUS 1 AT HISSAR(PG)                           |           | D | FOR AMP WORK AT BUS1                                                                                                                                      | 03-Jun-2025 | 08:00 | 03-Jun-2025 | 18:00 |                                                                                                                    | PLANNED | Requested |  |
| 263 | RQ222454 | OCC_231 | cpcc1_sd | BUS                          | 400KV BUS 1 AT BHIWANI(BB)                          |           | C | 400KV ISOLATORS RETROFITMENT IN ADD CAP AT BBMB BHIWANI                                                                                                   | 01-Jun-2025 | 08:00 | 15-Jun-2025 | 18:00 |                                                                                                                    | PLANNED | Requested |  |
| 264 | RQ222732 | OCC_231 | cpcc3_sd | HVDC POLE                    | 800 KV HVDC ALIPURDWAR(PG) POLE-4                   | POWERGRID | D | Shutdown of HVDC Pole4 is required for RTV coating of DC Hall equipment(SMR BPI and LFL BPI & DC FILTER BPI).                                             | 11-Jun-2025 | 09:00 | 12-Jun-2025 | 18:00 |                                                                                                                    | PLANNED | Requested |  |
| 265 | RQ222733 | OCC_231 | cpcc3_sd | HVDC POLE                    | 800 KV HVDC ALIPURDWAR(PG) POLE-3                   | POWERGRID | D | Shutdown of HVDC Pole3 is required for RTV coating of DC Hall equipment(SMR BPI and LFL BPI & DC FILTER BPI).                                             | 09-Jun-2025 | 09:00 | 10-Jun-2025 | 18:00 |                                                                                                                    | PLANNED | Requested |  |
| 266 | RQ222734 | OCC_231 | cpcc3_sd | HVDC POLE                    | 800 KV HVDC BISHWANATH CHARIALI(PG) POLE-2          | POWERGRID | D | Shutdown of HVDC Pole2 is required for RTV coating of DC Hall equipment(SMR BPI and LFL BPI & DC FILTER BPI).                                             | 06-Jun-2025 | 09:00 | 07-Jun-2025 | 18:00 |                                                                                                                    | PLANNED | Requested |  |
| 267 | RQ222735 | OCC_231 | cpcc3_sd | HVDC POLE                    | 800 KV HVDC BISHWANATH CHARIALI(PG) POLE-1          | POWERGRID | D | Shutdown of HVDC Pole1 is required for RTV coating of DC Hall equipment(SMR BPI and LFL BPI & DC FILTER BPI).                                             | 04-Jun-2025 | 09:00 | 05-Jun-2025 | 18:00 |                                                                                                                    | PLANNED | Requested |  |
| 268 | RQ221791 | OCC_231 | cpcc3_sd | HVDC LINE CIRCUIT            | 500 KV HVDC BALIA-BHIWADI (PG) CKT-2                |           | D | Insulator replacement work                                                                                                                                | 15-Jun-2025 | 08:00 | 24-Jun-2025 | 18:00 |                                                                                                                    | PLANNED | Requested |  |
| 269 | RQ221790 | OCC_231 | cpcc3_sd | HVDC LINE CIRCUIT            | 500 KV HVDC BALIA-BHIWADI (PG) CKT-1                |           | D | Insulator replacement work                                                                                                                                | 05-Jun-2025 | 08:00 | 14-Jun-2025 | 18:00 |                                                                                                                    | PLANNED | Requested |  |
| 270 | RQ222067 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBTLL) CKT-3 |           | D | For Line bay AMP                                                                                                                                          | 29-Jun-2025 | 09:00 | 30-Jun-2025 | 18:00 |                                                                                                                    | PLANNED | Requested |  |
| 271 | RQ222251 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV MOGA-MEERUT (PG) CKT-1                       |           | D | For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).                                                                  | 25-Jun-2025 | 10:00 | 25-Jun-2025 | 17:00 | Kindly approve.                                                                                                    | PLANNED | Requested |  |
| 272 | RQ222104 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV ANTA-PHAGI (RS) CKT-1                        |           | D | For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.                                        | 25-Jun-2025 | 09:00 | 28-Jun-2025 | 18:00 | For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line. | PLANNED | Requested |  |
| 273 | RQ222068 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBTLL) CKT-4 |           | D | For Line bay AMP                                                                                                                                          | 24-Jun-2025 | 09:00 | 25-Jun-2025 | 18:00 |                                                                                                                    | PLANNED | Requested |  |
| 274 | RQ222105 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV ANTA-PHAGI (RS) CKT-2                        |           | D | For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.                                        | 21-Jun-2025 | 09:00 | 24-Jun-2025 | 18:00 | For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line. | PLANNED | Requested |  |

|     |          |         |          |                              |                                                   |           |   |                                                                                                                                                   |             |       |             |       |                                                                                                                                         |         |           |  |
|-----|----------|---------|----------|------------------------------|---------------------------------------------------|-----------|---|---------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|-----------------------------------------------------------------------------------------------------------------------------------------|---------|-----------|--|
| 275 | RQ222127 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AJMER-BHADLA_2 (PG) CKT-2                  |           | D | Stringing work of 765KV D/C Beawar Dausa Transmission Line                                                                                        | 18-Jun-2025 | 09:00 | 20-Jun-2025 | 17:00 | Stringing work of 765KV D/C Beawar Dausa Transmission Line                                                                              | PLANNED | Requested |  |
| 276 | RQ222126 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AJMER-BHADLA_2 (PG) CKT-1                  |           | D | Stringing work of 765KV D/C Beawar Dausa Transmission Line                                                                                        | 18-Jun-2025 | 09:00 | 20-Jun-2025 | 17:00 | Stringing work of 765KV D/C Beawar Dausa Transmission Line                                                                              | PLANNED | Requested |  |
| 277 | RQ222069 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FRTL) CKT-1   |           | D | For Line bay AMP works & Shutdown nature defect rectification works                                                                               | 16-Jun-2025 | 09:00 | 17-Jun-2025 | 18:00 |                                                                                                                                         | PLANNED | Requested |  |
| 278 | RQ222129 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2          |           | D | Stringing work of 765KV D/C Beawar Dausa Transmission Line                                                                                        | 15-Jun-2025 | 09:00 | 17-Jun-2025 | 17:00 | Stringing work of 765KV D/C Beawar Dausa Transmission Line                                                                              | PLANNED | Requested |  |
| 279 | RQ222106 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2           |           | D | For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.                                | 15-Jun-2025 | 09:00 | 18-Jun-2025 | 18:00 | For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.                      | PLANNED | Requested |  |
| 280 | RQ222070 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FRTL) CKT-2   |           | D | For Line bay AMP works & Shutdown nature defect rectification works                                                                               | 15-Jun-2025 | 09:00 | 15-Jun-2025 | 18:00 |                                                                                                                                         | PLANNED | Requested |  |
| 281 | RQ222128 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1          |           | D | Stringing work of 765KV D/C Beawar Dausa Transmission Line                                                                                        | 15-Jun-2025 | 09:00 | 17-Jun-2025 | 17:00 | Stringing work of 765KV D/C Beawar Dausa Transmission Line                                                                              | PLANNED | Requested |  |
| 282 | RQ222225 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV MEERUT-BHIWANI (PG) CKT-1                  |           | C | Connection of LILO section for connecting with 765/400 kv Narela GIS substation under Tr. System Part-G, Ph-II                                    | 12-Jun-2025 | 08:00 | 14-Jun-2025 | 19:00 | Stringing Work                                                                                                                          | PLANNED | Requested |  |
| 283 | RQ222120 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV MEERUT-BHIWANI (PG) CKT-1                  |           | D | Removing of looping arrangement and charging of complete LILO of 765 KV Meerut Bhiwani Line at Narela SS                                          | 10-Jun-2025 | 09:00 | 10-Jun-2025 | 18:00 |                                                                                                                                         | PLANNED | Requested |  |
| 284 | RQ222115 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-2 |           | D | ADDITIONAL JUMPER INSTALATTION by Jhatikara and For line AMP work & for scheme checking work by Khetri                                            | 03-Jun-2025 | 15:00 | 03-Jun-2025 | 22:00 | Non auto mode of other charge ckt required                                                                                              | PLANNED | Requested |  |
| 285 | RQ222107 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1           |           | D | For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.                                | 03-Jun-2025 | 09:00 | 05-Jun-2025 | 18:00 | For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.                      | PLANNED | Requested |  |
| 286 | RQ222114 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1 |           | D | ADDITIONAL JUMPER INSTALATTION by Jhatikara and For line AMP work & for scheme checking work by Khetri                                            | 02-Jun-2025 | 15:00 | 02-Jun-2025 | 22:00 | Non auto mode of other charge ckt required                                                                                              | PLANNED | Requested |  |
| 287 | RQ222868 | OCC_231 | apl_sd   | AC TRANSMISSION LINE CIRCUIT | 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-2    | BKTL      | D | Compliance of COE(Protection) Observation                                                                                                         | 26-Jun-2025 | 16:00 | 28-Jun-2025 | 23:00 | Compliance of COE(Protection) Observation                                                                                               | PLANNED | Requested |  |
| 288 | RQ222867 | OCC_231 | apl_sd   | AC TRANSMISSION LINE CIRCUIT | 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-1    | BKTL      | D | Compliance of COE(Protection) Observation                                                                                                         | 23-Jun-2025 | 16:00 | 25-Jun-2025 | 23:00 | Compliance of COE(Protection) Observation                                                                                               | PLANNED | Requested |  |
| 289 | RQ221723 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV GR.NOIDA_2(UPC)-ALIGARH(PG) (PG) CKT-1     | POWERGRID | D | Line bay AMP works                                                                                                                                | 24-Jun-2025 | 08:00 | 24-Jun-2025 | 18:00 |                                                                                                                                         | PLANNED | Requested |  |
| 290 | RQ221719 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AGRA-ALIGARH (PG) CKT-1                    | POWERGRID | D | Rectification of Shutdown nature defects by Agra & Aligarh                                                                                        | 23-Jun-2025 | 08:00 | 25-Jun-2025 | 18:00 |                                                                                                                                         | PLANNED | Requested |  |
| 291 | RQ221720 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV ORAI-ALIGARH (PG) CKT-1                    | POWERGRID | D | CSD Fine Tuning of Bays 802 & 803 and Spare Reactor Changeover in place of B-Phase                                                                | 19-Jun-2025 | 14:00 | 19-Jun-2025 | 17:00 |                                                                                                                                         | PLANNED | Requested |  |
| 292 | RQ221721 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV ORAI-ALIGARH (PG) CKT-2                    | POWERGRID | D | CSD Fine Tuning of Bays 805 & 806                                                                                                                 | 19-Jun-2025 | 10:00 | 19-Jun-2025 | 13:00 |                                                                                                                                         | PLANNED | Requested |  |
| 293 | RQ221724 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV JHATIKARA-ALIGARH (PG) CKT-1               | POWERGRID | D | Line Bay AMP work and Line S/D nature defect rectification works                                                                                  | 17-Jun-2025 | 08:00 | 17-Jun-2025 | 18:00 |                                                                                                                                         | PLANNED | Requested |  |
| 294 | RQ221725 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV KANPUR_GIS-ALIGARH (PG) CKT-1              | POWERGRID | D | "AMP of Line and Line Reactor, Line S/D nature defect rectification works by Aligarh & AMP of Line equipments and Line Reactor at GIS Kanpur SS." | 13-Jun-2025 | 08:00 | 13-Jun-2025 | 18:00 |                                                                                                                                         | PLANNED | Requested |  |
| 295 | RQ221786 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV VARANASI-BALIA (PG) CKT-1                  | POWERGRID | D | Replacement of Damaged polymer insulators.                                                                                                        | 13-Jun-2025 | 07:00 | 13-Jun-2025 | 18:00 |                                                                                                                                         | PLANNED | Requested |  |
| 296 | RQ221771 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AGRA-FATEHPUR (PG) CKT-2                   | POWERGRID | D | "Attending SD Defects by Kanpur TLM & CC Ring, Spacer damper and other Shut down works by Fatehpur "                                              | 12-Jun-2025 | 08:00 | 13-Jun-2025 | 18:00 |                                                                                                                                         | PLANNED | Requested |  |
| 297 | RQ221770 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AGRA-FATEHPUR (PG) CKT-1                   | POWERGRID | D | "Attending SD Defects by Kanpur TLM & CC Ring, Spacer damper and other Shut down works by Fatehpur "                                              | 10-Jun-2025 | 08:00 | 11-Jun-2025 | 18:00 |                                                                                                                                         | PLANNED | Requested |  |
| 298 | RQ221783 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV VARANASI-FATEHPUR (PG) CKT-1               | POWERGRID | D | For rectification of S/D Nature Defects By Prayagraj & Varanasi TLM                                                                               | 09-Jun-2025 | 09:00 | 11-Jun-2025 | 18:00 |                                                                                                                                         | PLANNED | Requested |  |
| 299 | RQ221774 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV BAREILLY_2-LUCKNOW_2 (PG) CKT-1            | POWERGRID | D | to attend shutdown nature defect of line under Shahjahanpur judication                                                                            | 07-Jun-2025 | 09:00 | 07-Jun-2025 | 18:00 |                                                                                                                                         | PLANNED | Requested |  |
| 300 | RQ221782 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV VARANASI-KANPUR_GIS (PG) CKT-2             | POWERGRID | D | "For rectification of S/D Nature Defects of Transmission Line by Pryagraj & AMP of Line equipments and Line Reactor at GIS Kanpur SS. "           | 05-Jun-2025 | 09:00 | 07-Jun-2025 | 18:00 | "For rectification of S/D Nature Defects of Transmission Line by Pryagraj & AMP of Line equipments and Line Reactor at GIS Kanpur SS. " | PLANNED | Requested |  |

|     |          |         |           |                              |                                                    |           |   |                                                                                                                                        |             |       |             |       |                                                                                                                                        |         |           |  |
|-----|----------|---------|-----------|------------------------------|----------------------------------------------------|-----------|---|----------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|----------------------------------------------------------------------------------------------------------------------------------------|---------|-----------|--|
| 301 | RQ222866 | OCC_231 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 765 KV GR.NOIDA_2(UPC)-MEERUT(PG) (PG) CKT-1       | POWERGRID | D | for rectification of SD nature defects                                                                                                 | 03-Jun-2025 | 08:00 | 04-Jun-2025 | 18:00 | SD may be availed in last week of may month.                                                                                           | PLANNED | Requested |  |
| 302 | RQ221781 | OCC_231 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 765 KV VARANASI-KANPUR_GIS (PG) CKT-1              | POWERGRID | D | "For rectification of S/D Nature Defects of Transmission Line by Pryagraj & AMP of Line equipments and Line Reactor at GIS Kanpur SS." | 02-Jun-2025 | 09:00 | 04-Jun-2025 | 18:00 | "For rectification of S/D Nature Defects of Transmission Line by Pryagraj & AMP of Line equipments and Line Reactor at GIS Kanpur SS." | PLANNED | Requested |  |
| 303 | RQ222869 | OCC_231 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 765 KV AGRA-JHATIKARA (PG) CKT-1                   | POWERGRID | D | for rectification of SD nature defects                                                                                                 | 01-Jun-2025 | 08:00 | 03-Jun-2025 | 18:00 | SD may be availed in last week of may month.                                                                                           | PLANNED | Requested |  |
| 304 | RQ222813 | OCC_231 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV ANTA-PHAGI (RS) CKT-1                       | RRVPNL    | D | Maintenance line bay Equipments i.e. CVT, WT & line Isolator. alongwith 240 MVAR line reactor at Phagi end                             | 13-Jun-2025 | 08:00 | 13-Jun-2025 | 18:00 |                                                                                                                                        | PLANNED | Requested |  |
| 305 | RQ221600 | OCC_231 | stuup_sd  | AC TRANSMISSION LINE CIRCUIT | 765 KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-2  | UPPTCL    | D | * For Tightening of Jumper Cone and CC Ring Bolts and Replacing Clamp Cap >X of Spacers.                                               | 11-Jun-2025 | 08:00 | 11-Jun-2025 | 17:00 |                                                                                                                                        | PLANNED | Requested |  |
| 306 | RQ221599 | OCC_231 | stuup_sd  | AC TRANSMISSION LINE CIRCUIT | 765 KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-1  | UPPTCL    | D | * FOR TIGHTING OF JUMPER CONE BOLT..ND CC RING BOLT AND REPLACING SPACER CLAMP CAP                                                     | 10-Jun-2025 | 08:00 | 10-Jun-2025 | 17:00 |                                                                                                                                        | PLANNED | Requested |  |
| 307 | RQ221868 | OCC_231 | stuup_sd  | AC TRANSMISSION LINE CIRCUIT | 765 KV UNNAO-MAINPURI (UP) CKT-1                   | UPPTCL    | C | Pre-Charging Protection and Carrier Inter tripping testing of 765kv Unnao-Mainpuri line.                                               | 04-Jun-2025 | 09:00 | 06-Jun-2025 | 17:00 |                                                                                                                                        | PLANNED | Requested |  |
| 308 | RQ222811 | OCC_231 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2           | PAPTL     | D | Maintenance line bay Equipments i.e. CVT, WT & line Isolator.                                                                          | 11-Jun-2025 | 08:00 | 11-Jun-2025 | 18:00 |                                                                                                                                        | PLANNED | Requested |  |
| 309 | RQ222812 | OCC_231 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1           | PAPTL     | D | Maintenance line bay Equipments i.e. CVT, WT & line Isolator.                                                                          | 04-Jun-2025 | 08:00 | 04-Jun-2025 | 18:00 |                                                                                                                                        | PLANNED | Requested |  |
| 310 | RQ221851 | OCC_231 | stuup_sd  | AC TRANSMISSION LINE CIRCUIT | 765 KV HAPUR(UP)-RAMPUR_PRSTL (UP) (GTL) CKT-1     | GTL       | D | AMP works                                                                                                                              | 02-Jun-2025 | 10:00 | 02-Jun-2025 | 16:00 |                                                                                                                                        | PLANNED | Requested |  |
| 311 | RQ221794 | OCC_231 | cpcc3_sd  | BUS                          | 765KV BUS 2 AT FATEHPUR(PG)                        | POWERGRID | D | BUS BAR RELAY TESTING WORK FOR 765KV MAIN BUS-2 AT 765KV FATEHPUR SUB-STATION.                                                         | 28-Jun-2025 | 09:00 | 28-Jun-2025 | 17:30 |                                                                                                                                        | PLANNED | Requested |  |
| 312 | RQ221793 | OCC_231 | cpcc3_sd  | BUS                          | 765KV BUS 1 AT FATEHPUR(PG)                        | POWERGRID | D | BUS BAR RELAY TESTING WORK OF 765KV MAIN BUS-1 AT 765KV FATEHPUR SUB-STATION.                                                          | 21-Jun-2025 | 07:00 | 21-Jun-2025 | 17:30 |                                                                                                                                        | PLANNED | Requested |  |
| 313 | RQ222419 | OCC_231 | cpcc1_sd  | BUS                          | 765 KV FATEHGARH_II(PG) - BUS 2                    |           | D | FOR AMP WORK                                                                                                                           | 26-Jun-2025 | 18:00 | 27-Jun-2025 | 23:00 |                                                                                                                                        | PLANNED | Requested |  |
| 314 | RQ222418 | OCC_231 | cpcc1_sd  | BUS                          | 765 KV FATEHGARH_II(PG) - BUS 1                    |           | D | FOR AMP WORK                                                                                                                           | 25-Jun-2025 | 18:00 | 26-Jun-2025 | 23:00 |                                                                                                                                        | PLANNED | Requested |  |
| 315 | RQ222388 | OCC_231 | cpcc1_sd  | BUS                          | 765 KV BIKANER(PG) - BUS 2                         |           | D | SS-104 Substation Extension work                                                                                                       | 11-Jun-2025 | 16:00 | 13-Jun-2025 | 23:30 |                                                                                                                                        | PLANNED | Requested |  |
| 316 | RQ222387 | OCC_231 | cpcc1_sd  | BUS                          | 765 KV BIKANER(PG) - BUS 1                         |           | D | SS-104 Substation Extension work                                                                                                       | 09-Jun-2025 | 16:00 | 10-Jun-2025 | 23:30 |                                                                                                                                        | PLANNED | Requested |  |
| 317 | RQ222390 | OCC_231 | cpcc1_sd  | BUS                          | 765 KV BHADLA_2 (PG) - BUS 2                       |           | D | Bay Extension, LBB Testing                                                                                                             | 03-Jun-2025 | 18:00 | 04-Jun-2025 | 23:00 |                                                                                                                                        | PLANNED | Requested |  |
| 318 | RQ222453 | OCC_231 | cpcc1_sd  | BUS                          | 765KV BUS 1 AT JHATIKARA(PG)                       |           | D | additional jumper work instalation in 765kv Khetri ckt 2, safety clearnace issues                                                      | 03-Jun-2025 | 15:00 | 03-Jun-2025 | 22:00 |                                                                                                                                        | PLANNED | Requested |  |
| 319 | RQ222452 | OCC_231 | cpcc1_sd  | BUS                          | 765KV BUS 1 AT JHATIKARA(PG)                       |           | D | additional jumper work instalation in 765kv Khetri ckt 1, safety clearnace issues                                                      | 02-Jun-2025 | 15:00 | 02-Jun-2025 | 22:00 |                                                                                                                                        | PLANNED | Requested |  |
| 320 | RQ222389 | OCC_231 | cpcc1_sd  | BUS                          | 765 KV BHADLA_2 (PG) - BUS 1                       |           | D | Bay Extension, LBB Testing                                                                                                             | 01-Jun-2025 | 18:00 | 02-Jun-2025 | 23:00 |                                                                                                                                        | PLANNED | Requested |  |
| 321 | RQ222773 | OCC_231 | cpcc1_sd  | BUS                          | 765 KV SIKAR_2(PSL) - BUS 1                        | PSTCL     | D | Construction Work For Integration of 713 & 716 Bays under Ph-III Part B1                                                               | 01-Jun-2025 | 08:00 | 10-Jun-2025 | 18:00 |                                                                                                                                        | PLANNED | Requested |  |
| 322 | RQ222529 | OCC_231 | cpcc1_sd  | BR/BSR/MSC/MSR               | 240 MVAR BUS REACTOR NO 2 AT 765 KV PHAGI(RS)      | PAPTL     | D | FOR AMP WORK                                                                                                                           | 19-Jun-2025 | 08:00 | 20-Jun-2025 | 18:00 |                                                                                                                                        | PLANNED | Requested |  |
| 323 | RQ222683 | OCC_231 | sldcrs_sd | BR/BSR/MSC/MSR               | 240 MVAR BUS REACTOR NO 2 AT 765 KV PHAGI(RS)      | PAPTL     | D | Quarterly Maintenance work                                                                                                             | 02-Jun-2025 | 08:00 | 02-Jun-2025 | 18:00 |                                                                                                                                        | PLANNED | Requested |  |
| 324 | RQ222528 | OCC_231 | cpcc1_sd  | BR/BSR/MSC/MSR               | 240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)       | POWERGRID | D | FOR AMP WORK                                                                                                                           | 17-Jun-2025 | 08:00 | 18-Jun-2025 | 18:00 |                                                                                                                                        | PLANNED | Requested |  |
| 325 | RQ222512 | OCC_231 | cpcc1_sd  | BR/BSR/MSC/MSR               | 240 MVAR BUS REACTOR NO 1 AT 765 KV BHADLA(PG)     | POWERGRID | D | FOR AMP WORK                                                                                                                           | 16-Jun-2025 | 17:00 | 16-Jun-2025 | 23:00 | For compliance of CoE audit and AM Circulars                                                                                           | PLANNED | Requested |  |
| 326 | RQ221684 | OCC_231 | cpcc3_sd  | BR/BSR/MSC/MSR               | 240 MVAR BUS REACTOR NO 1 AT 765 KV BAREILLY_2(PG) | POWERGRID | D | FOR ERECTION WORK OF GANTRY TOWER AT BAREILLY 765KV SS BAY EXTENSION WORK UNDER NEEMRANA -2 BAREILLY PROJECT                           | 05-Jun-2025 | 09:00 | 15-Jun-2025 | 19:00 |                                                                                                                                        | PLANNED | Requested |  |
| 327 | RQ222516 | OCC_231 | cpcc1_sd  | BR/BSR/MSC/MSR               | 240 MVAR BUS REACTOR NO 2 AT 765 KV BHADLA_2 (PG)  | POWERGRID | D | CSD Fine Tuning, AMP                                                                                                                   | 03-Jun-2025 | 17:00 | 04-Jun-2025 | 23:00 |                                                                                                                                        | PLANNED | Requested |  |
| 328 | RQ222527 | OCC_231 | cpcc1_sd  | BR/BSR/MSC/MSR               | 240 MVAR BUS REACTOR NO 1 AT 765KV JHATIKARA(PG)   | POWERGRID | C | REACTOR SHIFTING TO 701 BAY CONSTRUCTION WORK                                                                                          | 02-Jun-2025 | 08:00 | 30-Jun-2025 | 18:00 |                                                                                                                                        | PLANNED | Requested |  |
| 329 | RQ222515 | OCC_231 | cpcc1_sd  | BR/BSR/MSC/MSR               | 240 MVAR BUS REACTOR NO 1 AT 765 KV BHADLA_2 (PG)  | POWERGRID | D | CSD Fine Tuning, AMP                                                                                                                   | 01-Jun-2025 | 17:00 | 02-Jun-2025 | 23:00 |                                                                                                                                        | PLANNED | Requested |  |
| 330 | RQ222507 | OCC_231 | cpcc1_sd  | BR/BSR/MSC/MSR               | 240 MVAR BUS REACTOR NO 1 AT 765 KV KHETRI (PKTSL) | PKTSL     | C | For internal inspection due to DGA violation                                                                                           | 15-Jun-2025 | 08:00 | 20-Jun-2025 | 18:00 |                                                                                                                                        | PLANNED | Requested |  |
| 331 | RQ222506 | OCC_231 | cpcc1_sd  | BR/BSR/MSC/MSR               | 240 MVAR BUS REACTOR NO 2 AT 765 KV KHETRI (PKTSL) | PKTSL     | C | For internal inspection due to DGA violation                                                                                           | 09-Jun-2025 | 08:00 | 14-Jun-2025 | 18:00 |                                                                                                                                        | PLANNED | Requested |  |
| 332 | RQ221876 | OCC_231 | stuup_sd  | BR/BSR/MSC/MSR               | 189 MVAR BUS REACTOR NO 1 AT 765KV UNNAO(UP)       | UPPTCL    | C | * 1-Replacement of gasket and O ring of main tank of 63MVAR R Phase bus >X reactor unit to stoppage heavy oil leakage.(Above sh        | 09-Jun-2025 | 09:00 | 18-Jun-2025 | 17:00 |                                                                                                                                        | PLANNED | Requested |  |

|     |          |         |          |              |                                                                                                |           |   |                                                                                     |                   |             |       |                                           |         |           |  |
|-----|----------|---------|----------|--------------|------------------------------------------------------------------------------------------------|-----------|---|-------------------------------------------------------------------------------------|-------------------|-------------|-------|-------------------------------------------|---------|-----------|--|
| 333 | RQ221875 | OCC_231 | stuup_sd | BR/BSR/MSR   | 240 MVAR BUS REACTOR NO 1 AT 765KV AGRA FATEHBAD(UP)                                           | UPPTCL    | D | * For Annual maintenance testing of Bus Reactor and relays at 765kV Substation Agra | 05-Jun-2025 09:00 | 05-Jun-2025 | 17:00 |                                           | PLANNED | Requested |  |
| 334 | RQ222483 | OCC_231 | cpcc1_sd | LINE REACTOR | 240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-1 @BHADLA(PG)                         | POWERGRID | D | AMP, Spare Switching                                                                | 27-Jun-2025 17:00 | 27-Jun-2025 | 23:00 |                                           | PLANNED | Requested |  |
| 335 | RQ222482 | OCC_231 | cpcc1_sd | LINE REACTOR | 240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-2 @BHADLA(PG)                         | POWERGRID | D | AMP, Spare Switching                                                                | 26-Jun-2025 17:00 | 26-Jun-2025 | 23:00 |                                           | PLANNED | Requested |  |
| 336 | RQ222475 | OCC_231 | cpcc1_sd | LINE REACTOR | 330 MVAR SWITCHABLE LR ON 765 KV BIKANER-MOGA (PG) CKT-1 @BIKANER(PG)                          | POWERGRID | D | Line Reactor Bay CB AMP & LR pre warranty testing                                   | 19-Jun-2025 16:00 | 20-Jun-2025 | 23:00 |                                           | PLANNED | Requested |  |
| 337 | RQ221815 | OCC_231 | cpcc3_sd | LINE REACTOR | 330 MVAR NON-SWITCHABLE LR ON KANPUR_GIS-ALIGARH (PG) CKT-1 @ALIGARH(PG)                       | POWERGRID | D | CSD Fine Tuning of Bay 807R                                                         | 18-Jun-2025 16:00 | 18-Jun-2025 | 18:00 |                                           | PLANNED | Requested |  |
| 338 | RQ222474 | OCC_231 | cpcc1_sd | LINE REACTOR | 330 MVAR SWITCHABLE LR ON 765 KV BIKANER-MOGA (PG) CKT-2 @BIKANER(PG)                          | POWERGRID | D | Line Reactor Bay CB AMP & LR pre warranty testing                                   | 17-Jun-2025 16:00 | 18-Jun-2025 | 23:00 |                                           | PLANNED | Requested |  |
| 339 | RQ222477 | OCC_231 | cpcc1_sd | LINE REACTOR | 330 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2 @BHADLA_2 (PG)       | POWERGRID | D | AMP, Spare Switching                                                                | 15-Jun-2025 17:00 | 16-Jun-2025 | 23:00 |                                           | PLANNED | Requested |  |
| 340 | RQ222476 | OCC_231 | cpcc1_sd | LINE REACTOR | 330 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1 @BHADLA_2 (PG)       | POWERGRID | D | AMP, Spare Switching                                                                | 13-Jun-2025 17:00 | 14-Jun-2025 | 23:00 |                                           | PLANNED | Requested |  |
| 341 | RQ222491 | OCC_231 | cpcc1_sd | LINE REACTOR | 240 MVAR NON-SWITCHABLE LR ON PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 @PHAGI(RS)                      | POWERGRID | D | FOR AMP WORK                                                                        | 13-Jun-2025 08:00 | 14-Jun-2025 | 18:00 |                                           | PLANNED | Requested |  |
| 342 | RQ222493 | OCC_231 | cpcc1_sd | LINE REACTOR | 240 MVAR NON-SWITCHABLE LR ON MEERUT-BHIWANI (PG) CKT-1 @BHIWANI(PG)                           | POWERGRID | C | Connection of LILO section at 765/400 kV Narela GIS                                 | 12-Jun-2025 09:00 | 14-Jun-2025 | 19:00 | Stringing Work                            | PLANNED | Requested |  |
| 343 | RQ222489 | OCC_231 | cpcc1_sd | LINE REACTOR | 240 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-1 @AJMER(PG)                          | POWERGRID | D | FOR AMP WORK                                                                        | 07-Jun-2025 17:00 | 07-Jun-2025 | 23:00 | PRD NO+NC logic modification work         | PLANNED | Requested |  |
| 344 | RQ222479 | OCC_231 | cpcc1_sd | LINE REACTOR | 240 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-1 @BHADLA_2 (PG)                    | POWERGRID | D | AMP, Spare Switching                                                                | 07-Jun-2025 17:00 | 08-Jun-2025 | 23:00 |                                           | PLANNED | Requested |  |
| 345 | RQ222488 | OCC_231 | cpcc1_sd | LINE REACTOR | 240 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-2 @AJMER(PG)                          | POWERGRID | D | FOR AMP WORK                                                                        | 06-Jun-2025 17:00 | 06-Jun-2025 | 23:00 | PRD NO+NC logic modification work         | PLANNED | Requested |  |
| 346 | RQ222478 | OCC_231 | cpcc1_sd | LINE REACTOR | 240 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-2 @BHADLA_2 (PG)                    | POWERGRID | D | AMP, Spare Switching                                                                | 05-Jun-2025 17:00 | 06-Jun-2025 | 23:00 |                                           | PLANNED | Requested |  |
| 347 | RQ222485 | OCC_231 | cpcc1_sd | LINE REACTOR | 240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 @FATEHGARH_II(PG)              | POWERGRID | D | FOR AMP WORK                                                                        | 03-Jun-2025 17:00 | 04-Jun-2025 | 23:00 | For CoE Compliances,                      | PLANNED | Requested |  |
| 348 | RQ222481 | OCC_231 | cpcc1_sd | LINE REACTOR | 330 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-1 @BHADLA_2 (PG)                      | POWERGRID | D | AMP, Spare Switching                                                                | 03-Jun-2025 17:00 | 04-Jun-2025 | 23:00 |                                           | PLANNED | Requested |  |
| 349 | RQ222490 | OCC_231 | cpcc1_sd | LINE REACTOR | 240 MVAR NON-SWITCHABLE LR ON PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 @PHAGI(RS)                      | POWERGRID | D | FOR AMP WORK                                                                        | 02-Jun-2025 08:00 | 03-Jun-2025 | 18:00 |                                           | PLANNED | Requested |  |
| 350 | RQ222480 | OCC_231 | cpcc1_sd | LINE REACTOR | 330 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-2 @BHADLA_2 (PG)                      | POWERGRID | D | AMP, Spare Switching                                                                | 01-Jun-2025 17:00 | 02-Jun-2025 | 23:00 |                                           | PLANNED | Requested |  |
| 351 | RQ222484 | OCC_231 | cpcc1_sd | LINE REACTOR | 240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1 @FATEHGARH_II(PG)    | POWERGRID | D | FOR AMP WORK                                                                        | 01-Jun-2025 17:00 | 02-Jun-2025 | 23:00 | For CoE Compliances,                      | PLANNED | Requested |  |
| 352 | RQ222871 | OCC_231 | apl_sd   | LINE REACTOR | 240 MVAR SWITCHABLE LR ON 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKT) CKT-2 @BIKANER(PG)           | BKTL      | D | Compliance of COE(Protection) Observation                                           | 26-Jun-2025 16:00 | 28-Jun-2025 | 23:00 | Compliance of COE(Protection) Observation | PLANNED | Requested |  |
| 353 | RQ222870 | OCC_231 | apl_sd   | LINE REACTOR | 240 MVAR SWITCHABLE LR ON 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKT) CKT-1 @BIKANER(PG)           | BKTL      | D | Compliance of COE(Protection) Observation                                           | 23-Jun-2025 16:00 | 25-Jun-2025 | 23:00 | Compliance of COE(Protection) Observation | PLANNED | Requested |  |
| 354 | RQ222487 | OCC_231 | cpcc1_sd | LINE REACTOR | 240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_II(PG)          | PFTL      | D | FOR AMP WORK                                                                        | 07-Jun-2025 17:00 | 08-Jun-2025 | 23:00 | For CoE Compliances,                      | PLANNED | Requested |  |
| 355 | RQ222486 | OCC_231 | cpcc1_sd | LINE REACTOR | 240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1 @FATEHGARH_II(PG) | PFTL      | D | FOR AMP WORK                                                                        | 05-Jun-2025 17:00 | 06-Jun-2025 | 23:00 | For CoE Compliances,                      | PLANNED | Requested |  |

|     |          |         |           |     |                                                                                                                              |           |   |                                   |             |       |             |       |  |         |           |  |
|-----|----------|---------|-----------|-----|------------------------------------------------------------------------------------------------------------------------------|-----------|---|-----------------------------------|-------------|-------|-------------|-------|--|---------|-----------|--|
| 356 | RQ222693 | OCC_231 | cpcc1_sd  | BAY | 707 MAIN BAY - 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1 AT CHITTORGARH(PG)                                                  | POWERGRID | D | FOR AMP WORK                      | 30-Jun-2025 | 08:00 | 30-Jun-2025 | 18:00 |  | PLANNED | Requested |  |
| 357 | RQ222568 | OCC_231 | cpcc1_sd  | BAY | 709 MAIN BAY - 765 KV AJMER-CHITTORGARH (PG) CKT-1 AND 765KV BUS 1 AT AJMER(PG)                                              | POWERGRID | D | FOR AMP WORK                      | 27-Jun-2025 | 08:00 | 27-Jun-2025 | 18:00 |  | PLANNED | Requested |  |
| 358 | RQ222567 | OCC_231 | cpcc1_sd  | BAY | 704 MAIN BAY - 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2 AT CHITTORGARH(PG)                                                  | POWERGRID | D | FOR AMP WORK                      | 26-Jun-2025 | 08:00 | 26-Jun-2025 | 18:00 |  | PLANNED | Requested |  |
| 359 | RQ222691 | OCC_231 | cpcc1_sd  | BAY | 70252A MAIN BAY - 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 AT PHAGI(RS)                                                       | POWERGRID | D | for AMP WORK                      | 25-Jun-2025 | 08:00 | 25-Jun-2025 | 18:00 |  | PLANNED | Requested |  |
| 360 | RQ222696 | OCC_231 | cpcc1_sd  | BAY | 713 MAIN BAY - 765 KV AJMER-CHITTORGARH (PG) CKT-1 AT CHITTORGARH(PG)                                                        | POWERGRID | D | FOR AMP WORK                      | 17-Jun-2025 | 08:00 | 17-Jun-2025 | 18:00 |  | PLANNED | Requested |  |
| 361 | RQ222552 | OCC_231 | cpcc1_sd  | BAY | 715 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT BIKANER(PG) (POWERGRID) AT 765 KV BIKANER(PG)                                    | POWERGRID | D | FOR AMP WORK                      | 16-Jun-2025 | 15:00 | 16-Jun-2025 | 23:00 |  | PLANNED | Requested |  |
| 362 | RQ221708 | OCC_231 | cpcc3_sd  | BAY | 706 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV BAREILLY_2(PG) (POWERGRID)                                                | POWERGRID | D | 706 MAIN BAY AMP                  | 16-Jun-2025 | 09:00 | 16-Jun-2025 | 17:30 |  | PLANNED | Requested |  |
| 363 | RQ222569 | OCC_231 | cpcc1_sd  | BAY | 706 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT CHITTORGARH(PG)                                                                   | POWERGRID | D | FOR AMP WORK                      | 12-Jun-2025 | 08:00 | 12-Jun-2025 | 18:00 |  | PLANNED | Requested |  |
| 364 | RQ222566 | OCC_231 | cpcc1_sd  | BAY | 705 TIE BAY - 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2 AND 765/400 KV 1500 MVA ICT 1 AT CHITTORGARH(PG)                     | POWERGRID | D | FOR AMP WORK                      | 10-Jun-2025 | 08:00 | 10-Jun-2025 | 18:00 |  | PLANNED | Requested |  |
| 365 | RQ221706 | OCC_231 | cpcc3_sd  | BAY | 705 TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV BAREILLY_2(PG) (POWERGRID) AND FUTURE AT 765 KV BAREILLY_2(PG) (POWERGRID) | POWERGRID | D | 705 TIE BAY AMP                   | 09-Jun-2025 | 09:00 | 09-Jun-2025 | 17:30 |  | PLANNED | Requested |  |
| 366 | RQ222570 | OCC_231 | cpcc1_sd  | BAY | 704 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT AJMER(PG)                                                                         | POWERGRID | D | CSD replacement work              | 05-Jun-2025 | 08:00 | 05-Jun-2025 | 18:00 |  | PLANNED | Requested |  |
| 367 | RQ222695 | OCC_231 | cpcc1_sd  | BAY | 712 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV CHITTORGARH(PG)                                                            | POWERGRID | D | FOR AMP WORK                      | 05-Jun-2025 | 08:00 | 05-Jun-2025 | 18:00 |  | PLANNED | Requested |  |
| 368 | RQ221704 | OCC_231 | cpcc3_sd  | BAY | 702 TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV BALLA(PG) AND FUTURE                                                        | POWERGRID | C | Isolator Retrofitment work        | 03-Jun-2025 | 08:00 | 08-Jun-2025 | 18:00 |  | PLANNED | Requested |  |
| 369 | RQ222694 | OCC_231 | cpcc1_sd  | BAY | 711 TIE BAY - 765KV AJMER-CHITTORGARH (PG) CKT-2 AND 240 MVAR BUS REACTOR NO 1 AT 765KV CHITTORGARH(PG)                      | POWERGRID | D | FOR AMP WORK                      | 03-Jun-2025 | 08:00 | 03-Jun-2025 | 18:00 |  | PLANNED | Requested |  |
| 370 | RQ221709 | OCC_231 | cpcc3_sd  | BAY | 711 TIE BAY - 765KV AGRA-FATEHPUR (PG) CKT-2 AND FUTURE AT FATEHPUR(PG)                                                      | POWERGRID | C | CB DRIVE MECHANISM OVERHAULING    | 02-Jun-2025 | 09:00 | 05-Jun-2025 | 17:00 |  | PLANNED | Requested |  |
| 371 | RQ222551 | OCC_231 | cpcc1_sd  | BAY | 716 MAIN BAY - 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-1 (PNTL) AT 765 KV KHETRI (PKTSL)                               | PNTL      | D | FOR PUNCHPOINT RECTIFICATION WORK | 27-Jun-2025 | 08:00 | 28-Jun-2025 | 18:00 |  | PLANNED | Requested |  |
| 372 | RQ222550 | OCC_231 | cpcc1_sd  | BAY | 717 TIE BAY - 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-1 (PNTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (PNTL)              | PNTL      | D | FOR PUNCHPOINT RECTIFICATION WORK | 27-Jun-2025 | 08:00 | 28-Jun-2025 | 18:00 |  | PLANNED | Requested |  |
| 373 | RQ222549 | OCC_231 | cpcc1_sd  | BAY | 719 MAIN BAY - 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-2 (PNTL) AT 765 KV KHETRI (PKTSL)                               | PNTL      | D | FOR PUNCHPOINT RECTIFICATION WORK | 25-Jun-2025 | 09:00 | 26-Jun-2025 | 18:00 |  | PLANNED | Requested |  |
| 374 | RQ222548 | OCC_231 | cpcc1_sd  | BAY | 720 TIE BAY - 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-2 (PNTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (PNTL)              | PNTL      | D | FOR PUNCHPOINT RECTIFICATION WORK | 25-Jun-2025 | 09:00 | 26-Jun-2025 | 18:00 |  | PLANNED | Requested |  |
| 375 | RQ222692 | OCC_231 | cpcc1_sd  | BAY | 70152A MAIN BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 AT PHAGI(RS)                                                        | RRVPNL    | D | for AMP WORK                      | 26-Jun-2025 | 08:00 | 26-Jun-2025 | 18:00 |  | PLANNED | Requested |  |
| 376 | RQ222817 | OCC_231 | sldcrs_sd | BAY | 706-52T TIE BAY - 765/400 KV 1500 MVA ICT 3 AT ANTA(RS) (RRVPNL) AND FUTURE AT 765 KV ANTA(RS) (RRVPNL)                      | RRVPNL    | D | Half Yearly Maintenance work      | 24-Jun-2025 | 08:00 | 24-Jun-2025 | 18:00 |  | PLANNED | Requested |  |
| 377 | RQ222690 | OCC_231 | cpcc1_sd  | BAY | 70552A MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)                                                               | RRVPNL    | D | for AMP WORK                      | 24-Jun-2025 | 08:00 | 24-Jun-2025 | 18:00 |  | PLANNED | Requested |  |
| 378 | RQ222824 | OCC_231 | sldcrs_sd | BAY | 706-52B MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT ANTA(RS) (RRVPNL)                                                            | RRVPNL    | D | Half Yearly Maintenance work      | 23-Jun-2025 | 08:00 | 23-Jun-2025 | 18:00 |  | PLANNED | Requested |  |
| 379 | RQ222818 | OCC_231 | sldcrs_sd | BAY | 705-52A MAIN BAY - 765 KV ANTA-PHAGI (RS) CKT-2 (RRVPNL) AT 765KV ANTA(RS)                                                   | RRVPNL    | D | Half Yearly Maintenance work      | 20-Jun-2025 | 08:00 | 20-Jun-2025 | 18:00 |  | PLANNED | Requested |  |

|     |          |         |           |             |                                                                                                                                                                    |           |   |                                                                                                       |             |       |             |       |                 |  |         |           |  |
|-----|----------|---------|-----------|-------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------|---|-------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|-----------------|--|---------|-----------|--|
| 380 | RQ222819 | OCC_231 | sldcrs_sd | BAY         | 705-52T TIE BAY - 765/400 KV 1500 MVA ICT 2 AT ANTA(RS) (RRVPNL) AND 240 MVAR LR ON ANTA-PHAGI (RS) CKT-2 @ANTA(RS) AT 765 KV ANTA(RS) (RRVPNL)                    | RRVPNL    | D | Half Yearly Maintenance work                                                                          | 19-Jun-2025 | 08:00 | 19-Jun-2025 | 18:00 |                 |  | PLANNED | Requested |  |
| 381 | RQ222823 | OCC_231 | sldcrs_sd | BAY         | 705-52B MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT ANTA(RS) (RRVPNL)                                                                                                  | RRVPNL    | D | Half Yearly Maintenance work                                                                          | 17-Jun-2025 | 08:00 | 17-Jun-2025 | 18:00 |                 |  | PLANNED | Requested |  |
| 382 | RQ222820 | OCC_231 | sldcrs_sd | BAY         | 704-52A MAIN BAY - 765 KV ANTA-PHAGI (RS) CKT-1 (RRVPNL) AT 765KV ANTA(RS)                                                                                         | RRVPNL    | D | Half Yearly Maintenance work                                                                          | 16-Jun-2025 | 08:00 | 16-Jun-2025 | 18:00 |                 |  | PLANNED | Requested |  |
| 383 | RQ222821 | OCC_231 | sldcrs_sd | BAY         | 704-52T TIE BAY - 765/400 KV 1500 MVA ICT 1 AT ANTA(RS) (RRVPNL) AND 765 KV ANTA-PHAGI (RS) CKT-1 AT 765 KV ANTA(RS) (RRVPNL)                                      | RRVPNL    | D | Half Yearly Maintenance work                                                                          | 13-Jun-2025 | 08:00 | 13-Jun-2025 | 18:00 |                 |  | PLANNED | Requested |  |
| 384 | RQ222822 | OCC_231 | sldcrs_sd | BAY         | 704-52B MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT ANTA(RS) (RRVPNL)                                                                                                  | RRVPNL    | D | Half Yearly Maintenance work                                                                          | 12-Jun-2025 | 08:00 | 12-Jun-2025 | 18:00 |                 |  | PLANNED | Requested |  |
| 385 | RQ221920 | OCC_231 | cpcc2_sd  | BAY         | 707 MAIN BAY - 765KV MOGA-MEERUT (PG) CKT-1 AT MOGA(PG)                                                                                                            |           | C | Leakage SF6 attending in CB Pole of 707 Bay CB                                                        | 19-Jun-2025 | 09:00 | 21-Jun-2025 | 18:00 | Kindly approve. |  | PLANNED | Requested |  |
| 386 | RQ221921 | OCC_231 | cpcc2_sd  | BAY         | 712 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT MOGA(PG)                                                                                                                |           | C | AMP work of Bay                                                                                       | 05-Jun-2025 | 09:00 | 06-Jun-2025 | 18:00 | Kindly approve. |  | PLANNED | Requested |  |
| 387 | RQ221919 | OCC_231 | cpcc2_sd  | BAY         | 704 MAIN BAY - 765 KV BIKANER-MOGA (PG) CKT-2 (POWERGRID) AT MOGA                                                                                                  |           | D | AMP work of Bay                                                                                       | 02-Jun-2025 | 09:00 | 02-Jun-2025 | 18:00 | Kindly approve. |  | PLANNED | Requested |  |
| 388 | RQ221869 | OCC_231 | stuup_sd  | BAY         | 707 MAIN BAY - 765 KV UNNAO-MAINPURI (UP) CKT-1 (UPPTCL) AT 765 KV UNNAO(UP)                                                                                       | UPPTCL    | C | Pre-Charging Protection and Carrier Inter tripping testing of 765kV Unnao-Mainpuri line.              | 04-Jun-2025 | 09:00 | 06-Jun-2025 | 17:00 |                 |  | PLANNED | Requested |  |
| 389 | RQ221871 | OCC_231 | stuup_sd  | BAY         | 702 TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV AGRA FATEHBAD(UP) (UPPTCL) AND 765 KV AGRA FATEHBAD-GHATAMPUR_TPS (UP) CKT-1 AT 765 KV AGRA FATEHBAD(UP) (UPPTCL) | UPPTCL    | D | * For Annual maintenance testing of bay equipment (NO power supply will be interrupted.)              | 04-Jun-2025 | 07:00 | 04-Jun-2025 | 13:00 |                 |  | PLANNED | Requested |  |
| 390 | RQ221870 | OCC_231 | stuup_sd  | BAY         | 703 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV AGRA FATEHBAD(UP)                                                                                                | UPPTCL    | D | * For Annual maintenance testing of bay equipment (NO power supply will be interrupted.)              | 03-Jun-2025 | 07:00 | 03-Jun-2025 | 13:00 |                 |  | PLANNED | Requested |  |
| 391 | RQ221872 | OCC_231 | stuup_sd  | BAY         | 712 MAIN BAY - 765KV/400KV AGRA FATEHBAD(UP)-ICT-1 AT AGRA FATEHBAD(UP)                                                                                            | UPPTCL    | D | * For Annual maintenance testing of bay equipment (NO power supply will be interrupted.)              | 02-Jun-2025 | 07:00 | 02-Jun-2025 | 13:00 |                 |  | PLANNED | Requested |  |
| 392 | RQ222647 | OCC_231 | sldcrs_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 3 AT PHAGI(RS)                                                                                                                             | RRVPNL    | D | Quarterly Maintenance work                                                                            | 30-Jun-2025 | 08:00 | 30-Jun-2025 | 18:00 |                 |  | PLANNED | Requested |  |
| 393 | RQ222636 | OCC_231 | sldcrs_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 2 AT PHAGI(RS)                                                                                                                             | RRVPNL    | D | Quarterly Maintenance work                                                                            | 27-Jun-2025 | 08:00 | 27-Jun-2025 | 18:00 |                 |  | PLANNED | Requested |  |
| 394 | RQ222641 | OCC_231 | sldcrs_sd | TRANSFORMER | 765/400 KV 1500 MVA ICT 1 AT PHAGI(RS)                                                                                                                             | RRVPNL    | D | Quarterly Maintenance work                                                                            | 09-Jun-2025 | 08:00 | 09-Jun-2025 | 18:00 |                 |  | PLANNED | Requested |  |
| 395 | RQ222778 | OCC_231 | cpcc1_sd  | TRANSFORMER | 765/400 KV 1500 MVA ICT 1 AT SIKAR_2(PSTL)                                                                                                                         | PSTL      | D | Construction Work For Integration of 713 & 716 Bays under Ph-III Part B1                              | 19-Jun-2025 | 08:00 | 24-Jun-2025 | 18:00 |                 |  | PLANNED | Requested |  |
| 396 | RQ222777 | OCC_231 | cpcc1_sd  | TRANSFORMER | 765/400 KV 1500 MVA ICT 2 AT SIKAR_2(PSTL)                                                                                                                         | PSTL      | D | Construction Work For Integration of 713 & 716 Bays under Ph-III Part B1                              | 13-Jun-2025 | 08:00 | 18-Jun-2025 | 18:00 |                 |  | PLANNED | Requested |  |
| 397 | RQ222775 | OCC_231 | cpcc1_sd  | TRANSFORMER | 765/400 KV 1500 MVA ICT 2 AT SIKAR_2(PSTL)                                                                                                                         | PSTL      | D | Construction Work For Integration of 713 & 716 Bays under Ph-III Part B1                              | 07-Jun-2025 | 08:00 | 12-Jun-2025 | 18:00 |                 |  | PLANNED | Requested |  |
| 398 | RQ222776 | OCC_231 | cpcc1_sd  | TRANSFORMER | 765/400 KV 1500 MVA ICT 1 AT SIKAR_2(PSTL)                                                                                                                         | PSTL      | D | Construction Work For Integration of 713 & 716 Bays under Ph-III Part B1                              | 01-Jun-2025 | 08:00 | 06-Jun-2025 | 18:00 |                 |  | PLANNED | Requested |  |
| 399 | RQ221679 | OCC_231 | cpcc3_sd  | TRANSFORMER | 765/400 KV 1500 MVA ICT 2 AT VARANASI(PG)                                                                                                                          | POWERGRID | D | Arresting of SF6 gas leakage found in GGD1 of 813 Bay, (765kV ICT-II Bay) B Phase Spacer Bolt         | 17-Jun-2025 | 08:00 | 17-Jun-2025 | 20:00 |                 |  | PLANNED | Requested |  |
| 400 | RQ221677 | OCC_231 | cpcc3_sd  | TRANSFORMER | 765/400 KV 1500 MVA ICT 2 AT ALIGARH(PG)                                                                                                                           | POWERGRID | D | Body Protection Modification as technical IOM/ Circulars and to attend oil seepage issue in Y&B Phase | 11-Jun-2025 | 08:00 | 11-Jun-2025 | 18:00 |                 |  | PLANNED | Requested |  |
| 401 | RQ221673 | OCC_231 | cpcc3_sd  | TRANSFORMER | 765/400 KV 1500 MVA ICT 1 AT ALIGARH(PG)                                                                                                                           | POWERGRID | D | Body Protection Modification as technical IOM/ Circulars                                              | 09-Jun-2025 | 08:00 | 09-Jun-2025 | 18:00 |                 |  | PLANNED | Requested |  |
| 402 | RQ221674 | OCC_231 | cpcc3_sd  | TRANSFORMER | 765/400 KV 1500 MVA ICT 1 AT LUCKNOW_2(PG)                                                                                                                         | POWERGRID | D | AMP and Implementation of spare selection logic                                                       | 03-Jun-2025 | 08:00 | 03-Jun-2025 | 18:00 |                 |  | PLANNED | Requested |  |
| 403 | RQ221678 | OCC_231 | cpcc3_sd  | TRANSFORMER | 765/400 KV 1500 MVA ICT 2 AT LUCKNOW_2(PG)                                                                                                                         | POWERGRID | D | IMPLEMENTATION AND TESTING OF SINGLE PHASE IMPLEMENTATION SCHEME AS PER TECHNICAL CIRCULAR COMPLIANCE | 02-Jun-2025 | 09:00 | 02-Jun-2025 | 14:00 |                 |  | PLANNED | Requested |  |
| 404 | RQ222369 | OCC_231 | cpcc1_sd  | TRANSFORMER | 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG)                                                                                                                      |           | D | Commissioning of Ladder logic & spare switching, AMP                                                  | 13-Jun-2025 | 18:00 | 14-Jun-2025 | 23:00 |                 |  | PLANNED | Requested |  |
| 405 | RQ222368 | OCC_231 | cpcc1_sd  | TRANSFORMER | 765/400 KV 1500 MVA ICT 6 AT FATEHGARH_II(PG)                                                                                                                      |           | D | Commissioning of Ladder logic & spare switching,                                                      | 11-Jun-2025 | 18:00 | 12-Jun-2025 | 23:00 |                 |  | PLANNED | Requested |  |
| 406 | RQ222367 | OCC_231 | cpcc1_sd  | TRANSFORMER | 765/400 KV 1500 MVA ICT 5 AT FATEHGARH_II(PG)                                                                                                                      |           | D | Commissioning of Ladder logic & spare switching,                                                      | 09-Jun-2025 | 18:00 | 10-Jun-2025 | 23:00 |                 |  | PLANNED | Requested |  |
| 407 | RQ222335 | OCC_231 | cpcc1_sd  | TRANSFORMER | 765/400 KV 1500 MVA ICT 2 AT MEERUT PMSTL (UP)                                                                                                                     |           | D | General AMP of ICT                                                                                    | 09-Jun-2025 | 09:00 | 09-Jun-2025 | 18:00 |                 |  | PLANNED | Requested |  |

|     |          |         |            |                              |                                                |           |   |                                                                                                                                                                 |             |       |             |       |  |         |           |  |
|-----|----------|---------|------------|------------------------------|------------------------------------------------|-----------|---|-----------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|--|---------|-----------|--|
| 408 | RQ222366 | OCC_231 | cpcc1_sd   | TRANSFORMER                  | 765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG)  |           | D | For modification in the relay panel wiring & testing of ICT relay as per new approved scheme                                                                    | 07-Jun-2025 | 18:00 | 08-Jun-2025 | 23:00 |  | PLANNED | Requested |  |
| 409 | RQ222304 | OCC_231 | cpcc1_sd   | TRANSFORMER                  | 765/400 KV 1500 MVA ICT 4 AT BHADLA_2 (PG)     |           | D | AMP Work, CSD Fine Tuning                                                                                                                                       | 07-Jun-2025 | 18:00 | 08-Jun-2025 | 23:00 |  | PLANNED | Requested |  |
| 410 | RQ222365 | OCC_231 | cpcc1_sd   | TRANSFORMER                  | 765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG)  |           | D | For Spare ICT switching, AMP & CoE compliances                                                                                                                  | 05-Jun-2025 | 18:00 | 06-Jun-2025 | 23:00 |  | PLANNED | Requested |  |
| 411 | RQ222303 | OCC_231 | cpcc1_sd   | TRANSFORMER                  | 765/400 KV 1500 MVA ICT 3 AT BHADLA_2 (PG)     |           | D | AMP Work, CSD Fine Tuning                                                                                                                                       | 05-Jun-2025 | 18:00 | 06-Jun-2025 | 23:00 |  | PLANNED | Requested |  |
| 412 | RQ222323 | OCC_231 | cpcc1_sd   | TRANSFORMER                  | 765/400 KV 1500 MVA ICT 3 AT BHADLA(PG)        |           | D | Attending COE/protection Audit points & CSD fine tuning                                                                                                         | 05-Jun-2025 | 09:00 | 05-Jun-2025 | 18:00 |  | PLANNED | Requested |  |
| 413 | RQ222300 | OCC_231 | cpcc1_sd   | TRANSFORMER                  | 765/400 KV 1500 MVA ICT 2 AT AJMER(PG)         |           | D | CSD relay retrofitment                                                                                                                                          | 04-Jun-2025 | 09:00 | 04-Jun-2025 | 18:00 |  | PLANNED | Requested |  |
| 414 | RQ222334 | OCC_231 | cpcc1_sd   | TRANSFORMER                  | 765/400 KV 1500 MVA ICT 1 AT MEERUT PMSTL (UP) |           | D | General AMP of ICT                                                                                                                                              | 04-Jun-2025 | 09:00 | 04-Jun-2025 | 18:00 |  | PLANNED | Requested |  |
| 415 | RQ222322 | OCC_231 | cpcc1_sd   | TRANSFORMER                  | 765/400 KV 1500 MVA ICT 2 AT BHADLA(PG)        |           | D | Attending COE/protection Audit points & CSD fine tuning                                                                                                         | 04-Jun-2025 | 09:00 | 04-Jun-2025 | 18:00 |  | PLANNED | Requested |  |
| 416 | RQ222302 | OCC_231 | cpcc1_sd   | TRANSFORMER                  | 765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG)     |           | D | AMP Work, CSD Fine Tuning                                                                                                                                       | 03-Jun-2025 | 18:00 | 04-Jun-2025 | 23:00 |  | PLANNED | Requested |  |
| 417 | RQ222364 | OCC_231 | cpcc1_sd   | TRANSFORMER                  | 765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG)  |           | D | For Spare ICT switching, AMP & CoE compliances                                                                                                                  | 03-Jun-2025 | 18:00 | 04-Jun-2025 | 23:00 |  | PLANNED | Requested |  |
| 418 | RQ222321 | OCC_231 | cpcc1_sd   | TRANSFORMER                  | 765/400 KV 1500 MVA ICT 1 AT BHADLA(PG)        |           | D | Attending COE/protection Audit points & CSD fine tuning                                                                                                         | 03-Jun-2025 | 09:00 | 03-Jun-2025 | 18:00 |  | PLANNED | Requested |  |
| 419 | RQ222353 | OCC_231 | cpcc1_sd   | TRANSFORMER                  | 765/400 KV 800 MVA ICT 2 AT KOTESHWAR(PG)      |           | D | AMP work                                                                                                                                                        | 02-Jun-2025 | 09:00 | 02-Jun-2025 | 18:00 |  | PLANNED | Requested |  |
| 420 | RQ222314 | OCC_231 | cpcc1_sd   | TRANSFORMER                  | 765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL)    |           | D | For scheme checking work                                                                                                                                        | 02-Jun-2025 | 09:00 | 02-Jun-2025 | 17:00 |  | PLANNED | Requested |  |
| 421 | RQ222301 | OCC_231 | cpcc1_sd   | TRANSFORMER                  | 765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG)     |           | D | AMP Work, CSD Fine Tuning                                                                                                                                       | 01-Jun-2025 | 18:00 | 02-Jun-2025 | 23:00 |  | PLANNED | Requested |  |
| 422 | RQ222363 | OCC_231 | cpcc1_sd   | TRANSFORMER                  | 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG)  |           | D | For Spare ICT switching, AMP & CoE compliances                                                                                                                  | 01-Jun-2025 | 18:00 | 02-Jun-2025 | 23:00 |  | PLANNED | Requested |  |
| 423 | RQ222313 | OCC_231 | cpcc1_sd   | TRANSFORMER                  | 765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL)    |           | D | For scheme checking work                                                                                                                                        | 01-Jun-2025 | 09:00 | 01-Jun-2025 | 17:00 |  | PLANNED | Requested |  |
| 424 | RQ221892 | OCC_231 | stuup_sd   | TRANSFORMER                  | 765/400 KV 1500 MVA ICT 1 AT RAMPUR_PRSTL (UP) | UPPTCL    | D | AMP work                                                                                                                                                        | 08-Jun-2025 | 10:00 | 08-Jun-2025 | 17:00 |  | PLANNED | Requested |  |
| 425 | RQ222793 | OCC_231 | sliders_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1        | POWERGRID | D | Half Yearly Maintenance work at 400KV GSS, Bhadla                                                                                                               | 30-Jun-2025 | 16:00 | 30-Jun-2025 | 23:00 |  | PLANNED | Requested |  |
| 426 | RQ221729 | OCC_231 | cpcc3_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV ALLAHABAD-FATEHPUR (PG) CKT-3           | POWERGRID | D | For Line Bay AMP Works at Prayagraj SS.                                                                                                                         | 26-Jun-2025 | 08:00 | 26-Jun-2025 | 18:00 |  | PLANNED | Requested |  |
| 427 | RQ221779 | OCC_231 | cpcc3_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1    | POWERGRID | D | Rectification of damaged earth-wire peak.                                                                                                                       | 25-Jun-2025 | 09:00 | 27-Jun-2025 | 17:00 |  | PLANNED | Requested |  |
| 428 | RQ221742 | OCC_231 | cpcc3_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-2  | POWERGRID | D | To attend the SD Nature defects in the Line                                                                                                                     | 25-Jun-2025 | 08:00 | 26-Jun-2025 | 18:00 |  | PLANNED | Requested |  |
| 429 | RQ222684 | OCC_231 | cpcc1_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1  | POWERGRID | D | Stringing work of 765KV D/C Beawar Dausa Transmission Line                                                                                                      | 25-Jun-2025 | 08:00 | 27-Jun-2025 | 18:00 |  | PLANNED | Requested |  |
| 430 | RQ221744 | OCC_231 | cpcc3_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV FATEHPUR-MAINPURI (PG) CKT-1            | POWERGRID | D | Diamond configuration to be made                                                                                                                                | 25-Jun-2025 | 08:00 | 25-Jun-2025 | 18:00 |  | PLANNED | Requested |  |
| 431 | RQ221745 | OCC_231 | cpcc3_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV FATEHPUR-MAINPURI (PG) CKT-2            | POWERGRID | D | Diamond configuration to be made                                                                                                                                | 25-Jun-2025 | 08:00 | 25-Jun-2025 | 18:00 |  | PLANNED | Requested |  |
| 432 | RQ221861 | OCC_231 | cpcc3_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-1      | POWERGRID | D | LBB and 400KV Busbar-2 testing under Busbar relay retro-fitment work, functional testing & Stability Test with associated above Bay at 400kV Lucknow Substation | 23-Jun-2025 | 08:00 | 23-Jun-2025 | 18:00 |  | PLANNED | Requested |  |
| 433 | RQ221741 | OCC_231 | cpcc3_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-1  | POWERGRID | D | To attend the SD Nature defects in the Line                                                                                                                     | 23-Jun-2025 | 08:00 | 24-Jun-2025 | 18:00 |  | PLANNED | Requested |  |
| 434 | RQ221733 | OCC_231 | cpcc3_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-1  | POWERGRID | D | Tie bay LBB Retrofitment Work at Allahabad SS                                                                                                                   | 21-Jun-2025 | 08:00 | 21-Jun-2025 | 18:00 |  | PLANNED | Requested |  |
| 435 | RQ221859 | OCC_231 | cpcc3_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV LUCKNOW_1-SOHAWAL (PG) CKT-2            | POWERGRID | D | LBB and 400KV Busbar-2 testing under Busbar relay retro-fitment work, functional testing & Stability Test with associated above Bay at 400kV Lucknow Substation | 21-Jun-2025 | 08:00 | 21-Jun-2025 | 18:00 |  | PLANNED | Requested |  |
| 436 | RQ221827 | OCC_231 | stuup_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-2       | POWERGRID | C | * SHUTDOWN OF 400KV PANKI-FATEHPUR (PG) LINE-II FOR BAY MAINTENANCE.                                                                                            | 20-Jun-2025 | 10:00 | 20-Jun-2025 | 17:00 |  | PLANNED | Requested |  |
| 437 | RQ221752 | OCC_231 | cpcc3_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV GORAKHPUR(PG)-BASTI(UP) (PG) CKT-1      | POWERGRID | C | Bus Bar relay retrofitting work                                                                                                                                 | 20-Jun-2025 | 09:00 | 21-Jun-2025 | 18:00 |  | PLANNED | Requested |  |
| 438 | RQ221769 | OCC_231 | cpcc3_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV KANPUR_GIS-KANPUR (PG) CKT-2            | POWERGRID | D | "AMP of Line equipment at GIS Kanpur SS. DTPC installation and testing under process Bus scheme at KANPUR SS"                                                   | 20-Jun-2025 | 09:00 | 20-Jun-2025 | 18:00 |  | PLANNED | Requested |  |

|     |          |         |          |                              |                                               |           |   |                                                                                                                                                                                      |             |       |             |       |  |         |           |  |
|-----|----------|---------|----------|------------------------------|-----------------------------------------------|-----------|---|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|--|---------|-----------|--|
| 439 | RQ221858 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV LUCKNOW_1-SOHAWAL (PG) CKT-1           | POWERGRID | D | LBB and 400KV Busbar-2 testing under Busbar relay retro-fitment work, functional testing & Stability Test with associated above Bay at 400kV Lucknow Substation                      | 20-Jun-2025 | 08:00 | 20-Jun-2025 | 18:00 |  | PLANNED | Requested |  |
| 440 | RQ221726 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANPUR-BALLABHGARH (PG) CKT-1          | POWERGRID | D | "Line S/D nature defect rectification works & DTPC installation and testing under process Bus scheme. & AMP of line bay equipment with AMP of non-switchable line reactor at Kanpur" | 20-Jun-2025 | 08:00 | 20-Jun-2025 | 18:00 |  | PLANNED | Requested |  |
| 441 | RQ222810 | OCC_231 | sldrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1 | POWERGRID | D | QUARTERLY MAINT. WORK                                                                                                                                                                | 20-Jun-2025 | 08:00 | 20-Jun-2025 | 18:00 |  | PLANNED | Requested |  |
| 442 | RQ221828 | OCC_231 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-1      | POWERGRID | C | * SHUTDOWN OF 400KV PANKI-FATEHPUR (PG) LINE-I FOR BAY MAINTENANCE                                                                                                                   | 19-Jun-2025 | 10:00 | 19-Jun-2025 | 17:00 |  | PLANNED | Requested |  |
| 443 | RQ222803 | OCC_231 | sldrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1          | POWERGRID | D | QUARTERLY MAINT. WORK                                                                                                                                                                | 19-Jun-2025 | 08:00 | 19-Jun-2025 | 18:00 |  | PLANNED | Requested |  |
| 444 | RQ221750 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV GORAKHPUR(PG)-GORAKHPUR(UP) (PG) CKT-1 | POWERGRID | C | Bus Bar relay retrofitting work                                                                                                                                                      | 18-Jun-2025 | 09:00 | 19-Jun-2025 | 18:00 |  | PLANNED | Requested |  |
| 445 | RQ222788 | OCC_231 | sldrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-2         | POWERGRID | D | Maintenance line bay Equipments i.e. CVT, WT & line Isolator.                                                                                                                        | 18-Jun-2025 | 08:00 | 18-Jun-2025 | 18:00 |  | PLANNED | Requested |  |
| 446 | RQ221767 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANPUR-BALLABHGARH (PG) CKT-3          | POWERGRID | D | "DTPC installation and testing under process Bus scheme & AMP of line bay equipment with AMP of non-switchable line reactor at Kanpur"                                               | 18-Jun-2025 | 08:00 | 18-Jun-2025 | 18:00 |  | PLANNED | Requested |  |
| 447 | RQ222774 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-SIKAR (PG) CKT-2                  | POWERGRID | D | For rectification S/d nature defects                                                                                                                                                 | 18-Jun-2025 | 08:00 | 19-Jun-2025 | 18:00 |  | PLANNED | Requested |  |
| 448 | RQ221768 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANPUR_GIS-KANPUR (PG) CKT-1           | POWERGRID | D | "AMP of Line equipment at GIS Kanpur SS. DTPC installation and testing under process Bus scheme at KANPUR SS"                                                                        | 17-Jun-2025 | 09:00 | 17-Jun-2025 | 18:00 |  | PLANNED | Requested |  |
| 449 | RQ221766 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANPUR-BALLABHGARH (PG) CKT-2          | POWERGRID | D | "DTPC installation and testing under process Bus scheme & AMP of line bay equipment with AMP of non-switchable line reactor at Kanpur"                                               | 17-Jun-2025 | 08:00 | 17-Jun-2025 | 18:00 |  | PLANNED | Requested |  |
| 450 | RQ221740 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAREILLY_2-JAULIVI (PG) CKT-2          | POWERGRID | D | To attend the SD Nature defects in the Line                                                                                                                                          | 17-Jun-2025 | 08:00 | 17-Jun-2025 | 18:00 |  | PLANNED | Requested |  |
| 451 | RQ221751 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV GORAKHPUR(PG)-GORAKHPUR(UP) (PG) CKT-2 | POWERGRID | C | Bus Bar relay retrofitting work                                                                                                                                                      | 16-Jun-2025 | 09:00 | 17-Jun-2025 | 18:00 |  | PLANNED | Requested |  |
| 452 | RQ222789 | OCC_231 | sldrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1         | POWERGRID | D | Maintenance line bay Equipments i.e. CVT, WT & line Isolator.                                                                                                                        | 16-Jun-2025 | 08:00 | 16-Jun-2025 | 18:00 |  | PLANNED | Requested |  |
| 453 | RQ221739 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAREILLY_2-JAULIVI (PG) CKT-1          | POWERGRID | D | To attend the SD Nature defects in the Line                                                                                                                                          | 16-Jun-2025 | 08:00 | 16-Jun-2025 | 18:00 |  | PLANNED | Requested |  |
| 454 | RQ222736 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-SIKAR (PG) CKT-1                  | POWERGRID | D | For rectification of S/d nature defects                                                                                                                                              | 15-Jun-2025 | 08:00 | 16-Jun-2025 | 18:00 |  | PLANNED | Requested |  |
| 455 | RQ221785 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SARNATH(UP)-VARANASI(PG) (PG) CKT-2    | POWERGRID | D | Shutdown nature rectification work.                                                                                                                                                  | 15-Jun-2025 | 07:00 | 15-Jun-2025 | 18:00 |  | PLANNED | Requested |  |
| 456 | RQ221784 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SARNATH(UP)-VARANASI(PG) (PG) CKT-1    | POWERGRID | D | Shutdown nature rectification work.                                                                                                                                                  | 14-Jun-2025 | 07:00 | 14-Jun-2025 | 18:00 |  | PLANNED | Requested |  |
| 457 | RQ221714 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1  | POWERGRID | D | AMP work of line equipment & Line Reactor.                                                                                                                                           | 11-Jun-2025 | 09:00 | 11-Jun-2025 | 17:00 |  | PLANNED | Requested |  |
| 458 | RQ221765 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANPUR-AGRA (PG) CKT-1                 | POWERGRID | D | DTPC installation and testing under process Bus scheme                                                                                                                               | 11-Jun-2025 | 09:00 | 11-Jun-2025 | 14:00 |  | PLANNED | Requested |  |
| 459 | RQ222720 | OCC_231 | sldrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1    | POWERGRID | D | Quarterly Preventive Maintenance and testing work.                                                                                                                                   | 11-Jun-2025 | 08:00 | 11-Jun-2025 | 18:00 |  | PLANNED | Requested |  |
| 460 | RQ221772 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-3 | POWERGRID | D | For replacement of damage polymer at Loc 192, 199, 203                                                                                                                               | 09-Jun-2025 | 08:00 | 09-Jun-2025 | 18:00 |  | PLANNED | Requested |  |
| 461 | RQ221813 | OCC_231 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ORAI(PG)-ORAI(UP) (PG) CKT-1           | POWERGRID | C | * for protection relay testing                                                                                                                                                       | 09-Jun-2025 | 07:00 | 09-Jun-2025 | 15:00 |  | PLANNED | Requested |  |
| 462 | RQ221830 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-SIKAR (PG) CKT-2                  | POWERGRID | D | For AMP of 400 KV Agra-Sikar-2-line bay at Agra on 06.06.2025                                                                                                                        | 06-Jun-2025 | 09:00 | 06-Jun-2025 | 18:00 |  | PLANNED | Requested |  |
| 463 | RQ221887 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BALIA-SOHAWAL (PG) CKT-2               | POWERGRID | D | Auto reclosure disable for PID testing                                                                                                                                               | 06-Jun-2025 | 08:00 | 06-Jun-2025 | 18:00 |  | PLANNED | Requested |  |
| 464 | RQ221814 | OCC_231 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ORAI(PG)-ORAI(UP) (PG) CKT-2           | POWERGRID | C | * for protection relay testing                                                                                                                                                       | 06-Jun-2025 | 07:00 | 06-Jun-2025 | 15:00 |  | PLANNED | Requested |  |
| 465 | RQ221886 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BALIA-SOHAWAL (PG) CKT-1               | POWERGRID | D | Auto reclosure disable for PID testing                                                                                                                                               | 05-Jun-2025 | 08:00 | 05-Jun-2025 | 18:00 |  | PLANNED | Requested |  |
| 466 | RQ221747 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-2      | POWERGRID | D | "Porcelain insulator replaced with polymer insulator on the basis of PID results & DTPC installation and testing under process Bus scheme"                                           | 05-Jun-2025 | 08:00 | 05-Jun-2025 | 18:00 |  | PLANNED | Requested |  |
| 467 | RQ221773 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SINGRAULI(NT)-RIHAND(NT) (PG) CKT-1    | POWERGRID | D | For line and Main Bay Equipment AMP Work                                                                                                                                             | 04-Jun-2025 | 09:00 | 04-Jun-2025 | 18:00 |  | PLANNED | Requested |  |
| 468 | RQ221730 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ALLAHABAD(PG)-MEJA TPS(MUN) (PG) CKT-2 | POWERGRID | D | Line Bay AMP Works at Prayagraj SS                                                                                                                                                   | 04-Jun-2025 | 08:00 | 04-Jun-2025 | 18:00 |  | PLANNED | Requested |  |

|     |          |         |           |                              |                                                                |           |   |                                                                                                                                                                                       |             |       |             |       |                                                                                    |         |           |  |
|-----|----------|---------|-----------|------------------------------|----------------------------------------------------------------|-----------|---|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|------------------------------------------------------------------------------------|---------|-----------|--|
| 469 | RQ221746 | OCC_231 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-1                       | POWERGRID | D | "Porcelain insulator replaced with polymer insulator on the basis of PID results. & Testing of DTPC scheme (under Process Bus) at Kanpur & Panki(UP) & AMP of Tie Bay-402 at Kanpur " | 04-Jun-2025 | 08:00 | 04-Jun-2025 | 18:00 |                                                                                    | PLANNED | Requested |  |
| 470 | RQ221763 | OCC_231 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-1                       | POWERGRID | D | DTPC installation and testing under process Bus scheme                                                                                                                                | 03-Jun-2025 | 09:00 | 03-Jun-2025 | 14:00 |                                                                                    | PLANNED | Requested |  |
| 471 | RQ221727 | OCC_231 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV ALLAHABAD-FATEHPUR (PG) CKT-1                           | POWERGRID | D | Tie bay LBB Retrofitment Work at Allahabad SS                                                                                                                                         | 03-Jun-2025 | 08:00 | 03-Jun-2025 | 18:00 |                                                                                    | PLANNED | Requested |  |
| 472 | RQ221743 | OCC_231 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV FATEHPUR-KANPUR (PG) CKT-1                              | POWERGRID | D | Porcelain insulator to be replaced with Polymer on the basis of PID Result                                                                                                            | 03-Jun-2025 | 08:00 | 03-Jun-2025 | 18:00 |                                                                                    | PLANNED | Requested |  |
| 473 | RQ221732 | OCC_231 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-2                     | POWERGRID | D | Tie bay LBB Retrofitment Work at Allahabad SS                                                                                                                                         | 03-Jun-2025 | 08:00 | 03-Jun-2025 | 18:00 |                                                                                    | PLANNED | Requested |  |
| 474 | RQ221764 | OCC_231 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-2                       | POWERGRID | D | DTPC installation and testing under process Bus scheme                                                                                                                                | 02-Jun-2025 | 09:00 | 02-Jun-2025 | 14:00 |                                                                                    | PLANNED | Requested |  |
| 475 | RQ221671 | OCC_231 | ntpcos_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-1                        | POWERGRID | D | Auto reclose ckt checking                                                                                                                                                             | 02-Jun-2025 | 08:00 | 03-Jun-2025 | 18:00 | Both main and tie breaker shut-down is needed                                      | PLANNED | Requested |  |
| 476 | RQ221731 | OCC_231 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-1                     | POWERGRID | D | Tie bay LBB Retrofitment Work at Allahabad SS                                                                                                                                         | 02-Jun-2025 | 08:00 | 02-Jun-2025 | 18:00 |                                                                                    | PLANNED | Requested |  |
| 477 | RQ221728 | OCC_231 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV ALLAHABAD-FATEHPUR (PG) CKT-2                           | POWERGRID | D | Tie bay LBB Retrofitment Work at Allahabad SS                                                                                                                                         | 02-Jun-2025 | 08:00 | 02-Jun-2025 | 18:00 |                                                                                    | PLANNED | Requested |  |
| 478 | RQ221718 | OCC_231 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-BALLABHGARH (PG) CKT-1                             | POWERGRID | D | Rectification of Shutdown nature defects                                                                                                                                              | 02-Jun-2025 | 08:00 | 04-Jun-2025 | 18:00 |                                                                                    | PLANNED | Requested |  |
| 479 | RQ222865 | OCC_231 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV MEERUT(PG)-MUZAFFARNAGAR(UP) (PG) CKT-1                 | POWERGRID | D | for rectification of SD nature defects                                                                                                                                                | 01-Jun-2025 | 08:00 | 02-Jun-2025 | 18:00 | may be availed in last week of may month.                                          | PLANNED | Requested |  |
| 480 | RQ221843 | OCC_231 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV ALLAHABAD-KANPUR (PG) CKT-1                             | POWERGRID | C | For LR Construction related preparation as per SS103 package                                                                                                                          | 01-Jun-2025 | 08:00 | 15-Jun-2025 | 18:00 |                                                                                    | PLANNED | Requested |  |
| 481 | RQ221734 | OCC_231 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-2                  | POWERGRID | D | Tie bay LBB Retrofitment Work at Allahabad SS                                                                                                                                         | 01-Jun-2025 | 08:00 | 01-Jun-2025 | 18:00 |                                                                                    | PLANNED | Requested |  |
| 482 | RQ222259 | OCC_231 | cpcc2_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV NEWWANPOH-WAGDOORA (PG) CKT-1                           |           | D | Rectification of S/D nature defects of the line                                                                                                                                       | 30-Jun-2025 | 10:00 | 30-Jun-2025 | 17:00 | Kindly approve.                                                                    | PLANNED | Requested |  |
| 483 | RQ222260 | OCC_231 | cpcc2_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV URI_2(NH)-URI_1(NH) (PG) CKT-1                          |           | D | Repair of conductor in span 21-22                                                                                                                                                     | 29-Jun-2025 | 10:00 | 29-Jun-2025 | 17:00 | Kindly approve.                                                                    | PLANNED | Requested |  |
| 484 | RQ222274 | OCC_231 | cpcc2_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV MOGA-JALANDHAR (PG) CKT-1                               |           | D | AR Non auto mode required during Shutdown of Jalandhar-Moga-2                                                                                                                         | 28-Jun-2025 | 10:00 | 28-Jun-2025 | 17:00 | Kindly approve.                                                                    | PLANNED | Requested |  |
| 485 | RQ222273 | OCC_231 | cpcc2_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV MOGA-JALANDHAR (PG) CKT-2                               |           | D | Rectification of SD nature defects in Line & AMP of Line bay equipments                                                                                                               | 28-Jun-2025 | 10:00 | 28-Jun-2025 | 17:00 | Kindly approve.                                                                    | PLANNED | Requested |  |
| 486 | RQ222760 | OCC_231 | cpcc2_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV KURUKSHETRA(PG)-DHANANSU(PS) (PG) CKT-1                 |           | D | S/D required for removal of aviation globules for installation of new OPGW                                                                                                            | 28-Jun-2025 | 07:00 | 29-Jun-2025 | 18:00 | Under construction head. Kindly approve.                                           | PLANNED | Requested |  |
| 487 | RQ222761 | OCC_231 | cpcc2_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV KURUKSHETRA(PG)-NAKODAR(PG) (PG) CKT-1                  |           | D | S/D required for removal of aviation globules for installation of new OPGW                                                                                                            | 28-Jun-2025 | 07:00 | 29-Jun-2025 | 18:00 | Under construction head. Kindly approve.                                           | PLANNED | Requested |  |
| 488 | RQ222224 | OCC_231 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV BIKANER_2 (PBTSL)-SJVN_GEL_SL_BKN2 (SJVNGEL_BKN2) CKT-1 |           | D | For Bay Extension works                                                                                                                                                               | 27-Jun-2025 | 17:00 | 28-Jun-2025 | 23:00 |                                                                                    | PLANNED | Requested |  |
| 489 | RQ222217 | OCC_231 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV ROORKEE(PG)-KASHIPUR(UK) (PG) CKT-1                     |           | D | AMP work                                                                                                                                                                              | 27-Jun-2025 | 09:00 | 27-Jun-2025 | 18:00 |                                                                                    | PLANNED | Requested |  |
| 490 | RQ222066 | OCC_231 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2   |           | D | For Line bay AMP & Shutdown nature defect rectification works                                                                                                                         | 25-Jun-2025 | 09:00 | 26-Jun-2025 | 18:00 | PGCIL maintained only 40 KM length and balance 5 KM length maintained by M/s ADANI | PLANNED | Requested |  |
| 491 | RQ222123 | OCC_231 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1                           |           | D | Stringing work of 765KV D/C Beawar Dausa Transmission Line                                                                                                                            | 25-Jun-2025 | 09:00 | 27-Jun-2025 | 17:00 | Stringing work of 765KV D/C Beawar Dausa Transmission Line                         | PLANNED | Requested |  |
| 492 | RQ222012 | OCC_231 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-2                   |           | D | Attending COE Protection Observations                                                                                                                                                 | 22-Jun-2025 | 18:00 | 22-Jun-2025 | 23:00 |                                                                                    | PLANNED | Requested |  |
| 493 | RQ222124 | OCC_231 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV AJMER-BHILWARA (RS) CKT-1                               |           | D | Stringing work of 765KV D/C Beawar Dausa Transmission Line                                                                                                                            | 22-Jun-2025 | 09:00 | 24-Jun-2025 | 17:00 | Stringing work of 765KV D/C Beawar Dausa Transmission Line                         | PLANNED | Requested |  |
| 494 | RQ222125 | OCC_231 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV AJMER-BHILWARA (RS) CKT-2                               |           | D | Stringing work of 765KV D/C Beawar Dausa Transmission Line                                                                                                                            | 22-Jun-2025 | 09:00 | 24-Jun-2025 | 17:00 | Stringing work of 765KV D/C Beawar Dausa Transmission Line                         | PLANNED | Requested |  |
| 495 | RQ222011 | OCC_231 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-1                   |           | D | Attending COE Protection Observations                                                                                                                                                 | 21-Jun-2025 | 18:00 | 21-Jun-2025 | 23:00 |                                                                                    | PLANNED | Requested |  |
| 496 | RQ222770 | OCC_231 | cpcc2_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV MOGA-FATEHABAD (PG) CKT-1                               |           | D | S/D REQUIRED FOR RECTIFICATION OF SD NATURE DEFECTS                                                                                                                                   | 21-Jun-2025 | 09:00 | 21-Jun-2025 | 17:00 | Kindly approve.                                                                    | PLANNED | Requested |  |
| 497 | RQ222769 | OCC_231 | cpcc2_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV PANCHKULA-ABDULLAPUR (PG) CKT-2                         |           | D | S/D REQUIRED FOR RECTIFICATION OF SD NATURE DEFECTS                                                                                                                                   | 18-Jun-2025 | 09:00 | 18-Jun-2025 | 17:00 | Kindly approve.                                                                    | PLANNED | Requested |  |
| 498 | RQ222261 | OCC_231 | cpcc2_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV KISHENPUR-MOGA (PG) CKT-2                               |           | D | Tr. Line AMP work(Jumper Bolt/Nut Loose,Vibration damper Loose, Spacers Damaged)                                                                                                      | 17-Jun-2025 | 10:00 | 17-Jun-2025 | 17:00 | Kindly approve.                                                                    | PLANNED | Requested |  |
| 499 | RQ222250 | OCC_231 | cpcc2_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV KURUKSHETRA-JIND (PG) CKT-2                             |           | D | For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).                                                                                              | 16-Jun-2025 | 10:00 | 16-Jun-2025 | 17:00 | Kindly approve.                                                                    | PLANNED | Requested |  |
| 500 | RQ222206 | OCC_231 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV KOTPUTLI-BHIWADI (PG) CKT-1                             |           | D | For Relay Testing and CoE Audit Compliance at Kotputli Substation                                                                                                                     | 16-Jun-2025 | 09:00 | 16-Jun-2025 | 18:00 | For Relay Testing and CoE Audit Compliance at Kotputli Substation                  | PLANNED | Requested |  |

|     |          |         |          |                              |                                                              |  |   |                                                                                                                                     |             |       |             |       |                                                                                                                    |         |           |  |
|-----|----------|---------|----------|------------------------------|--------------------------------------------------------------|--|---|-------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|--------------------------------------------------------------------------------------------------------------------|---------|-----------|--|
| 501 | RQ222121 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1                        |  | D | Stringing work of 765KV D/C Beawar Dausa Transmission Line                                                                          | 15-Jun-2025 | 09:00 | 17-Jun-2025 | 17:00 | Stringing work of 765KV D/C Beawar Dausa Transmission Line                                                         | PLANNED | Requested |  |
| 502 | RQ222122 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2                        |  | D | Stringing work of 765KV D/C Beawar Dausa Transmission Line                                                                          | 15-Jun-2025 | 09:00 | 17-Jun-2025 | 17:00 | Stringing work of 765KV D/C Beawar Dausa Transmission Line                                                         | PLANNED | Requested |  |
| 503 | RQ222111 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-JAIPUR SOUTH (PG) CKT-2                          |  | D | For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.                  | 15-Jun-2025 | 09:00 | 18-Jun-2025 | 18:00 | For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line. | PLANNED | Requested |  |
| 504 | RQ222110 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-JAIPUR SOUTH (PG) CKT-1                          |  | D | For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.                  | 15-Jun-2025 | 09:00 | 18-Jun-2025 | 18:00 | For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line. | PLANNED | Requested |  |
| 505 | RQ222768 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV PANCHKULA-ABDULLAPUR (PG) CKT-1                       |  | D | S/D REQUIRED FOR RECTIFICATION OF SD NATURE DEFECTS                                                                                 | 14-Jun-2025 | 09:00 | 14-Jun-2025 | 17:00 | Kindly approve.                                                                                                    | PLANNED | Requested |  |
| 506 | RQ222228 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MANDOLA(PG)-MAHARANIBAGH(PG) (DTL) CKT-1              |  | C | Removal of LILO of Mandola-Bawana and Connection of Narela - Maharanibagh Circuits under Tr. System Part-G1, Ph-II                  | 12-Jun-2025 | 08:00 | 14-Jun-2025 | 19:00 | Stringing Work                                                                                                     | PLANNED | Requested |  |
| 507 | RQ222226 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAWANA(DV)-MAHARANIBAGH(PG) (DTL) CKT-1               |  | C | Removal of LILO of Mandola-Bawana and Connection of Narela - Maharanibagh Circuits under Tr. System Part-G1, Ph-II                  | 12-Jun-2025 | 08:00 | 14-Jun-2025 | 19:00 | Stringing Work                                                                                                     | PLANNED | Requested |  |
| 508 | RQ222227 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAWANA(DV)-MAHARANIBAGH(PG) (DTL) CKT-2               |  | C | Removal of LILO of Mandola-Bawana and Connection of Narela - Maharanibagh Circuits under Tr. System Part-G1, Ph-II                  | 12-Jun-2025 | 08:00 | 14-Jun-2025 | 19:00 | Stringing Work                                                                                                     | PLANNED | Requested |  |
| 509 | RQ222229 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MANDOLA(PG)-MAHARANIBAGH(PG) (DTL) CKT-2              |  | C | Removal of LILO of Mandola-Bawana and Connection of Narela - Maharanibagh Circuits under Tr. System Part-G1, Ph-II                  | 12-Jun-2025 | 08:00 | 14-Jun-2025 | 19:00 | Stringing Work                                                                                                     | PLANNED | Requested |  |
| 510 | RQ222277 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JALANDHAR(PG)-NAKODAR(PG) (PG) CKT-1                  |  | D | REPLACEMENT OF FAULTY LA OF WAVE TRAP                                                                                               | 10-Jun-2025 | 10:00 | 10-Jun-2025 | 17:00 | Kindly approve.                                                                                                    | PLANNED | Requested |  |
| 511 | RQ222255 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV HAMIRPUR-PARBATI POOLING BANALA (PG) CKT-1            |  | C | To facilitate the Tower Erection and Stringing work of "Route Diversion work at Loc no 39 of 400kV Banala - Amritsar - Hamirpur TL" | 10-Jun-2025 | 09:00 | 29-Jun-2025 | 18:00 | Under construction head. Kindly approve.                                                                           | PLANNED | Requested |  |
| 512 | RQ222072 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV FATEHGARH_II(PG)-FATEHGARH_III(PG) (PRTL) CKT-2       |  | D | For Line bay AMP works                                                                                                              | 10-Jun-2025 | 09:00 | 11-Jun-2025 | 18:00 |                                                                                                                    | PLANNED | Requested |  |
| 513 | RQ222254 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1            |  | C | To facilitate the Tower Erection and Stringing work of "Route Diversion work at Loc no 39 of 400kV Banala - Amritsar - Hamirpur TL" | 10-Jun-2025 | 09:00 | 29-Jun-2025 | 18:00 | Under construction head. Kindly approve.                                                                           | PLANNED | Requested |  |
| 514 | RQ222117 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JHATIKARA(PG)-MUNDKA(DV) (DTL) CKT-1                  |  | D | SD NATURE DEFECTS RECTIFICATION & HITACHI ISOLATOR REPLACEMENT                                                                      | 09-Jun-2025 | 15:00 | 10-Jun-2025 | 17:00 |                                                                                                                    | PLANNED | Requested |  |
| 515 | RQ222071 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV FATEHGARH_II(PG)-FATEHGARH_III(PG) (PRTL) CKT-1       |  | D | For Line bay AMP works                                                                                                              | 09-Jun-2025 | 09:00 | 10-Jun-2025 | 17:00 |                                                                                                                    | PLANNED | Requested |  |
| 516 | RQ222065 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV FATEHGARH_II(PG)-FATEHGARH_POOLING(FBTL) (FBTL) CKT-1 |  | D | For Line bay AMP & Shutdown nature defect rectification works                                                                       | 07-Jun-2025 | 09:00 | 09-Jun-2025 | 18:00 | PGCIL maintained only 40 KM length and balance 5 KM length maintained by M/s ADANI                                 | PLANNED | Requested |  |
| 517 | RQ222038 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MAINPURI-BALLABHGARH (PG) CKT-2                       |  | D | Bushing erection & Reactor bay equipment erection of New Reactor                                                                    | 07-Jun-2025 | 08:00 | 09-Jun-2025 | 18:00 |                                                                                                                    | PLANNED | Requested |  |
| 518 | RQ222276 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MOGA-JALANDHAR (PG) CKT-2                             |  | D | AR Non auto mode required during Shutdown of Jalandhar-Moga-1                                                                       | 06-Jun-2025 | 10:00 | 06-Jun-2025 | 17:00 | Kindly approve.                                                                                                    | PLANNED | Requested |  |
| 519 | RQ222275 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MOGA-JALANDHAR (PG) CKT-1                             |  | D | Rectification of SD nature defects in Line & AMP of Line bay equipments                                                             | 06-Jun-2025 | 10:00 | 06-Jun-2025 | 17:00 | Kindly approve.                                                                                                    | PLANNED | Requested |  |
| 520 | RQ221983 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAWANA(DV)-MAHARANIBAGH(PG) (DTL) CKT-1               |  | D | For Hot line stringing of 400kV M/C Mahranibagh-Narela TL                                                                           | 06-Jun-2025 | 08:00 | 15-Jun-2025 | 20:00 | 8A-9 Non Auto Mode for Hot line crossing                                                                           | PLANNED | Requested |  |
| 521 | RQ221984 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAWANA(DV)-MAHARANIBAGH(PG) (DTL) CKT-2               |  | D | For Hot line stringing of 400kV M/C Mahranibagh-Narela TL                                                                           | 06-Jun-2025 | 08:00 | 15-Jun-2025 | 20:00 | 8A-9 Non Auto Mode for Hot line crossing                                                                           | PLANNED | Requested |  |
| 522 | RQ222116 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAMNOLI(DV)-JHATIKARA(PG) (DTL) CKT-2                 |  | D | SD NATURE DEFECTS RECTIFICATION & HITACHI ISOLATOR REPLACEMENT                                                                      | 05-Jun-2025 | 15:00 | 06-Jun-2025 | 17:00 |                                                                                                                    | PLANNED | Requested |  |
| 523 | RQ222249 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAGHPAT-KAITHAL (PG) CKT-2                            |  | D | For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).                                            | 05-Jun-2025 | 10:00 | 06-Jun-2025 | 17:00 | Kindly approve.                                                                                                    | PLANNED | Requested |  |
| 524 | RQ222253 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV LUDHIANA-PATIALA (PG) CKT-2                           |  | D | AR in Non Auto mode required.                                                                                                       | 05-Jun-2025 | 10:00 | 05-Jun-2025 | 17:00 | Kindly approve.                                                                                                    | PLANNED | Requested |  |
| 525 | RQ222252 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV LUDHIANA-PATIALA (PG) CKT-1                           |  | D | For rectification of Shutdown nature defects                                                                                        | 05-Jun-2025 | 10:00 | 05-Jun-2025 | 17:00 | Kindly approve.                                                                                                    | PLANNED | Requested |  |
| 526 | RQ221982 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAWANA(DV)-MAHARANIBAGH(PG) (DTL) CKT-2               |  | D | For stringing of 400kV M/C Mahranibagh-Narela TL                                                                                    | 05-Jun-2025 | 08:00 | 05-Jun-2025 | 20:00 | 8A to 9                                                                                                            | PLANNED | Requested |  |
| 527 | RQ221981 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAWANA(DV)-MAHARANIBAGH(PG) (DTL) CKT-1               |  | D | For stringing of 400kV M/C Mahranibagh-Narela TL                                                                                    | 05-Jun-2025 | 08:00 | 05-Jun-2025 | 20:00 | 8A to 9                                                                                                            | PLANNED | Requested |  |

|     |          |         |          |                              |                                                    |  |   |                                                                                                                                                                                                                                                                                                                                                                                                                               |             |       |             |       |                                                                                                                    |         |           |  |
|-----|----------|---------|----------|------------------------------|----------------------------------------------------|--|---|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|--------------------------------------------------------------------------------------------------------------------|---------|-----------|--|
| 528 | RQ222269 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV PATRAN(PATR)-KAITHAL(PG) (PATRAN) CKT-1     |  | D | AR in Non Auto mode required.For OPGW work BY ULDC Group                                                                                                                                                                                                                                                                                                                                                                      | 05-Jun-2025 | 00:00 | 07-Jun-2025 | 17:00 | Kindly approve.                                                                                                    | PLANNED | Requested |  |
| 529 | RQ222270 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV PATRAN(PATR)-KAITHAL(PG) (PATRAN) CKT-2     |  | D | AR in Non Auto mode required.For OPGW work BY ULDC Group                                                                                                                                                                                                                                                                                                                                                                      | 05-Jun-2025 | 00:00 | 07-Jun-2025 | 17:00 | Kindly approve.                                                                                                    | PLANNED | Requested |  |
| 530 | RQ222119 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-2          |  | D | main bay AMP works                                                                                                                                                                                                                                                                                                                                                                                                            | 04-Jun-2025 | 15:00 | 04-Jun-2025 | 22:00 | Tie bay is out service at RRVPNL ratangarh substation                                                              | PLANNED | Requested |  |
| 531 | RQ222037 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MAINPURI-BALLABHAGARH (PG) CKT-1            |  | D | Bushing erection & Reactor bay equipment erection of New Reactor                                                                                                                                                                                                                                                                                                                                                              | 04-Jun-2025 | 08:00 | 06-Jun-2025 | 18:00 |                                                                                                                    | PLANNED | Requested |  |
| 532 | RQ222118 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-SIKAR (PG) CKT-1                       |  | D | Line bay AMP works                                                                                                                                                                                                                                                                                                                                                                                                            | 03-Jun-2025 | 15:00 | 03-Jun-2025 | 22:00 |                                                                                                                    | PLANNED | Requested |  |
| 533 | RQ222248 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAGHPAT-KAITHAL (PG) CKT-1                  |  | D | For identified line maintenance work (Tightening work, CC ring, AH, VD etc fixing work).                                                                                                                                                                                                                                                                                                                                      | 03-Jun-2025 | 10:00 | 04-Jun-2025 | 17:00 | Kindly approve.                                                                                                    | PLANNED | Requested |  |
| 534 | RQ222279 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JALANDHAR(PG)-SAMBA(PG) (NRSS XXIX) CKT-2   |  | D | AMP work                                                                                                                                                                                                                                                                                                                                                                                                                      | 03-Jun-2025 | 10:00 | 03-Jun-2025 | 17:00 | Kindly approve.                                                                                                    | PLANNED | Requested |  |
| 535 | RQ222131 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ROORKEE(PG)-RISHIKESH(UK) (PG) CKT-1        |  | D | relay retrofitment work                                                                                                                                                                                                                                                                                                                                                                                                       | 03-Jun-2025 | 09:00 | 03-Jun-2025 | 18:00 | Relay retrofitting work                                                                                            | PLANNED | Requested |  |
| 536 | RQ222753 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KISHENPUR-NEWWANPOH (PG) CKT-4              |  | C | S/D required to provide safety clearance for installation of spacers and aviation globules in newly strung section of 400KV Dulhasti kishenpur -II which crossing Kishenpur Wanpoh 3 &4 at 9/0 to 10/0. 400KV Dulhasti Kishenpur -II is a Double circuit Line but stringing is done on one circuit only. Award has been placed for stringing on Circuit 2. under evacuation of Power from Pakaldul HEP in Chenab Valley HEPs. | 03-Jun-2025 | 08:00 | 05-Jun-2025 | 18:00 | Under construction head. Kindly approve.                                                                           | PLANNED | Requested |  |
| 537 | RQ222752 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KISHENPUR-NEWWANPOH (PG) CKT-3              |  | C | S/D required to provide safety clearance for installation of spacers and aviation globules in newly strung section of 400KV Dulhasti kishenpur -II which crossing Kishenpur Wanpoh 3 &4 at 9/0 to 10/0. 400KV Dulhasti Kishenpur -II is a Double circuit Line but stringing is done on one circuit only. Award has been placed for stringing on Circuit 2. under evacuation of Power from Pakaldul HEP in Chenab Valley HEPs. | 03-Jun-2025 | 08:00 | 05-Jun-2025 | 18:00 | Under construction head. Kindly approve.                                                                           | PLANNED | Requested |  |
| 538 | RQ222237 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AJMER(RS)-DEEDWANA(MTS) (RS) CKT-1          |  | D | For OPGW installation works - for creation of Repeater of S2-B2, Line-2                                                                                                                                                                                                                                                                                                                                                       | 03-Jun-2025 | 08:00 | 03-Jun-2025 | 18:00 | Shutdown for Joint Box at Crossing location of S2-B2, Line-2                                                       | PLANNED | Requested |  |
| 539 | RQ222278 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JALANDHAR(PG)-SAMBA(PG) (NRSS XXIX) CKT-1   |  | D | AMP work                                                                                                                                                                                                                                                                                                                                                                                                                      | 02-Jun-2025 | 10:00 | 02-Jun-2025 | 17:00 | Kindly approve.                                                                                                    | PLANNED | Requested |  |
| 540 | RQ222130 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ROORKEE(PG)-MUZAFFARNAGAR(UP) (PTCUL) CKT-1 |  | D | relay retrofitment work                                                                                                                                                                                                                                                                                                                                                                                                       | 02-Jun-2025 | 09:00 | 02-Jun-2025 | 18:00 | Relay retrofitting work                                                                                            | PLANNED | Requested |  |
| 541 | RQ222268 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV PATRAN(PATR)-KAITHAL(PG) (PATRAN) CKT-2     |  | D | AR in Non Auto mode required.                                                                                                                                                                                                                                                                                                                                                                                                 | 02-Jun-2025 | 00:00 | 02-Jun-2025 | 17:00 | Kindly approve.                                                                                                    | PLANNED | Requested |  |
| 542 | RQ222267 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV PATRAN(PATR)-KAITHAL(PG) (PATRAN) CKT-1     |  | D | Replacement of coupling bands of OPGW work by ULDC Group                                                                                                                                                                                                                                                                                                                                                                      | 02-Jun-2025 | 00:00 | 02-Jun-2025 | 17:00 | Kindly approve.                                                                                                    | PLANNED | Requested |  |
| 543 | RQ222108 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JAIPUR SOUTH-BASSI (PG) CKT-1               |  | D | For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.                                                                                                                                                                                                                                                                                                            | 01-Jun-2025 | 09:00 | 03-Jun-2025 | 18:00 | For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line. | PLANNED | Requested |  |
| 544 | RQ222109 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JAIPUR SOUTH-BASSI (PG) CKT-2               |  | D | For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.                                                                                                                                                                                                                                                                                                            | 01-Jun-2025 | 09:00 | 03-Jun-2025 | 18:00 | For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line. | PLANNED | Requested |  |
| 545 | RQ222757 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KISHENPUR-NEWWANPOH (PG) CKT-2              |  | D | Non auto required for online installation of OGPW                                                                                                                                                                                                                                                                                                                                                                             | 01-Jun-2025 | 08:00 | 30-Jun-2025 | 18:00 | Under construction head. Kindly approve.                                                                           | PLANNED | Requested |  |
| 546 | RQ222755 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KISHENPUR-NEWWANPOH (PG) CKT-2              |  | D | S/D required for removal of aviation globules for installation of new OPGW                                                                                                                                                                                                                                                                                                                                                    | 01-Jun-2025 | 08:00 | 05-Jun-2025 | 18:00 | Under construction head. Kindly approve.                                                                           | PLANNED | Requested |  |
| 547 | RQ222771 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NEWWANPOH-WAGOORA (PG) CKT-1                |  | D | Non auto required for online installation of OGPW                                                                                                                                                                                                                                                                                                                                                                             | 01-Jun-2025 | 08:00 | 30-Jun-2025 | 18:00 | Under construction head. Kindly approve.                                                                           | PLANNED | Requested |  |
| 548 | RQ222236 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AJMER(RS)-DEEDWANA(MTS) (RS) CKT-1          |  | D | For OPGW installation works - for creation of Repeater of S2-B2, Line-2                                                                                                                                                                                                                                                                                                                                                       | 01-Jun-2025 | 08:00 | 30-Jun-2025 | 18:00 | Non-Auto required for OPGW installation works                                                                      | PLANNED | Requested |  |

|     |          |         |           |                              |                                                       |        |   |                                                                                                   |             |       |             |       |                                              |         |           |  |
|-----|----------|---------|-----------|------------------------------|-------------------------------------------------------|--------|---|---------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|----------------------------------------------|---------|-----------|--|
| 549 | RQ222754 | OCC_231 | cpcc2_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV KISHENPUR-NEWWANPOH (PG) CKT-1                 |        | D | S/D required for removal of aviation globules for installation of new OPGW                        | 01-Jun-2025 | 08:00 | 05-Jun-2025 | 18:00 | Under construction head. Kindly approve.     | PLANNED | Requested |  |
| 550 | RQ222235 | OCC_231 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV BAWANA(DV)-MAHARANIBAGH(PG) (DTL) CKT-2        |        | D | For OPGW replacement works from TN-48 to TN-47                                                    | 01-Jun-2025 | 08:00 | 02-Jun-2025 | 18:00 | Non-Auto required for OPGW replacement works | PLANNED | Requested |  |
| 551 | RQ222756 | OCC_231 | cpcc2_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV KISHENPUR-NEWWANPOH (PG) CKT-1                 |        | D | Non auto required for online installation of OPGW                                                 | 01-Jun-2025 | 08:00 | 30-Jun-2025 | 18:00 | Under construction head. Kindly approve.     | PLANNED | Requested |  |
| 552 | RQ222234 | OCC_231 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV BAWANA(DV)-MAHARANIBAGH(PG) (DTL) CKT-1        |        | D | For OPGW replacement works from TN-48 to TN-47                                                    | 01-Jun-2025 | 08:00 | 02-Jun-2025 | 18:00 | Non-Auto required for OPGW replacement works | PLANNED | Requested |  |
| 553 | RQ222772 | OCC_231 | cpcc2_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV NEWWANPOH-WAGOORA (PG) CKT-2                   |        | D | Non auto required for online installation of OPGW                                                 | 01-Jun-2025 | 08:00 | 30-Jun-2025 | 18:00 | Under construction head. Kindly approve.     | PLANNED | Requested |  |
| 554 | RQ222758 | OCC_231 | cpcc2_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV KURUKSHETRA(PG)-DHANANSUJ(PG) (PG) CKT-1       |        | D | Non auto required for online installation of OPGW                                                 | 01-Jun-2025 | 07:00 | 30-Jun-2025 | 18:00 | Under construction head. Kindly approve.     | PLANNED | Requested |  |
| 555 | RQ222759 | OCC_231 | cpcc2_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV KURUKSHETRA(PG)-NAKODAR(PSG) (PG) CKT-1        |        | D | Non auto required for online installation of OPGW                                                 | 01-Jun-2025 | 07:00 | 30-Jun-2025 | 18:00 | Under construction head. Kindly approve.     | PLANNED | Requested |  |
| 556 | RQ221987 | OCC_231 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA-JAIPUR SOUTH (PG) CKT-1                   |        | C | Tapping of LILO of 400KV D/C Jaipur south-Dausa and Dausa -Agra TL at dausa                       | 20-May-2025 | 08:00 | 28-May-2025 | 20:00 |                                              | PLANNED | Requested |  |
| 557 | RQ222602 | OCC_231 | slcdps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MUKTSAR-MAKHU (PS) CKT-2                       | PSTCL  | D | For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming                        | 29-Jun-2025 | 08:00 | 29-Jun-2025 | 18:00 |                                              | PLANNED | Requested |  |
| 558 | RQ222600 | OCC_231 | slcdps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MUKTSAR-MAKHU (PS) CKT-2                       | PSTCL  | D | For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming                        | 26-Jun-2025 | 08:00 | 26-Jun-2025 | 18:00 |                                              | PLANNED | Requested |  |
| 559 | RQ222599 | OCC_231 | slcdps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MUKTSAR-MAKHU (PS) CKT-1                       | PSTCL  | D | For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming                        | 21-Jun-2025 | 08:00 | 21-Jun-2025 | 18:00 |                                              | PLANNED | Requested |  |
| 560 | RQ222597 | OCC_231 | slcdps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MUKTSAR-MAKHU (PS) CKT-1                       | PSTCL  | D | For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming                        | 19-Jun-2025 | 08:00 | 19-Jun-2025 | 18:00 |                                              | PLANNED | Requested |  |
| 561 | RQ222595 | OCC_231 | slcdps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-2     | PSTCL  | D | For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming                        | 15-Jun-2025 | 08:00 | 15-Jun-2025 | 18:00 |                                              | PLANNED | Requested |  |
| 562 | RQ222594 | OCC_231 | slcdps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NAKODAR(PSG)-MOGA(PG) (PS) CKT-1               | PSTCL  | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning                     | 14-Jun-2025 | 08:00 | 14-Jun-2025 | 18:00 |                                              | PLANNED | Requested |  |
| 563 | RQ222592 | OCC_231 | slcdps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1    | PSTCL  | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning                     | 12-Jun-2025 | 08:00 | 12-Jun-2025 | 18:00 |                                              | PLANNED | Requested |  |
| 564 | RQ222591 | OCC_231 | slcdps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2       | PSTCL  | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning                     | 09-Jun-2025 | 08:00 | 09-Jun-2025 | 18:00 |                                              | PLANNED | Requested |  |
| 565 | RQ222590 | OCC_231 | slcdps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-1       | PSTCL  | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning                     | 07-Jun-2025 | 08:00 | 07-Jun-2025 | 18:00 |                                              | PLANNED | Requested |  |
| 566 | RQ222589 | OCC_231 | slcdps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-2              | PSTCL  | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning                     | 05-Jun-2025 | 08:00 | 05-Jun-2025 | 18:00 |                                              | PLANNED | Requested |  |
| 567 | RQ222587 | OCC_231 | slcdps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAJPURA-DHURI (PS) CKT-2                       | PSTCL  | D | Protection testing of bay equipments.                                                             | 04-Jun-2025 | 08:00 | 04-Jun-2025 | 18:00 |                                              | PLANNED | Requested |  |
| 568 | RQ222586 | OCC_231 | slcdps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-1              | PSTCL  | D | Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning                     | 03-Jun-2025 | 08:00 | 03-Jun-2025 | 18:00 |                                              | PLANNED | Requested |  |
| 569 | RQ222584 | OCC_231 | slcdps_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BEHMAN JASSA SINGH (PS)-MOGA(PG) (PSTCL) CKT-1 | PSTCL  | D | General Maintenance/ Jumper Tightening                                                            | 02-Jun-2025 | 08:00 | 06-Jun-2025 | 18:00 |                                              | PLANNED | Requested |  |
| 570 | RQ222724 | OCC_231 | slcdrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2           | RRVPNL | D | For installation of new/repaired M1 Relay ABB REL 670 in place of the existing defective M1 relay | 26-Jun-2025 | 08:00 | 27-Jun-2025 | 18:00 |                                              | PLANNED | Requested |  |
| 571 | RQ222806 | OCC_231 | slcdrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV PHAGI-HEERAPURA (RS) CKT-2                     | RRVPNL | D | Maintenance line bay Equipments i.e. CVT, WT & line Isolator.                                     | 23-Jun-2025 | 08:00 | 23-Jun-2025 | 18:00 |                                              | PLANNED | Requested |  |
| 572 | RQ222807 | OCC_231 | slcdrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV PHAGI-HEERAPURA (RS) CKT-1                     | RRVPNL | D | Maintenance line bay Equipments i.e. CVT, WT & line Isolator.                                     | 20-Jun-2025 | 08:00 | 20-Jun-2025 | 18:00 |                                              | PLANNED | Requested |  |
| 573 | RQ222800 | OCC_231 | slcdrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1      | RRVPNL | D | Annual maintenance and testing of Line equipments (CVT, CT and Line isolators)                    | 19-Jun-2025 | 08:00 | 19-Jun-2025 | 18:00 |                                              | PLANNED | Requested |  |
| 574 | RQ222790 | OCC_231 | slcdrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHADLA-RAMGARH (RS) CKT-2                      | RRVPNL | D | Half Yearly Maintenance work at 400KV GSS, Bhadla                                                 | 14-Jun-2025 | 16:00 | 14-Jun-2025 | 23:00 |                                              | PLANNED | Requested |  |
| 575 | RQ222710 | OCC_231 | slcdrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANKANI-GSS PACHPADRA (RS) CKT-1               | RRVPNL | D | Preventive maintenance & Testing of bay and equipments                                            | 13-Jun-2025 | 08:00 | 13-Jun-2025 | 18:00 |                                              | PLANNED | Requested |  |
| 576 | RQ222791 | OCC_231 | slcdrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHADLA-RAMGARH (RS) CKT-1                      | RRVPNL | D | Half Yearly Maintenance work at 400KV GSS, Bhadla                                                 | 12-Jun-2025 | 16:00 | 13-Jun-2025 | 23:00 |                                              | PLANNED | Requested |  |
| 577 | RQ222805 | OCC_231 | slcdrs_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MERTA-HEERAPURA (RS) CKT-1                     | RRVPNL | D | QUARTERLY MAINT. WORK                                                                             | 12-Jun-2025 | 08:00 | 12-Jun-2025 | 18:00 |                                              | PLANNED | Requested |  |

|     |          |         |          |                              |                                                   |        |   |                                                                                                                                 |             |       |             |       |  |         |           |  |
|-----|----------|---------|----------|------------------------------|---------------------------------------------------|--------|---|---------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|--|---------|-----------|--|
| 578 | RQ222786 | OCC_231 | slcds_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AKAL-JAISALMER (RS) CKT-1                  | RRVPNL | D | Half yearly Maintenance and testing of equipments at 400 KV GSS Jsl-2 (Bhensara)                                                | 11-Jun-2025 | 17:00 | 11-Jun-2025 | 23:00 |  | PLANNED | Requested |  |
| 579 | RQ222715 | OCC_231 | slcds_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MERTA-KANKANI (RS) CKT-1                   | RRVPNL | D | Preventive maintenance & Testing of bay and equipments                                                                          | 11-Jun-2025 | 08:00 | 11-Jun-2025 | 18:00 |  | PLANNED | Requested |  |
| 580 | RQ222861 | OCC_231 | slcds_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BARMER(RS)-RAJWEST(RW) (RS) CKT-1          | RRVPNL | D | Planned maintenance                                                                                                             | 11-Jun-2025 | 08:00 | 11-Jun-2025 | 18:00 |  | PLANNED | Requested |  |
| 581 | RQ222801 | OCC_231 | slcds_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JAISALMER-BARMER (RS) CKT-2                | RRVPNL | D | Half yearly Maintenance and testing of equipments at 400 KV GSS Jsl-2 (Bhensara)                                                | 10-Jun-2025 | 08:00 | 10-Jun-2025 | 18:00 |  | PLANNED | Requested |  |
| 582 | RQ222808 | OCC_231 | slcds_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAJWEST(RW)-JODHPUR (RS) CKT-1             | RRVPNL | D | Planned maintenance                                                                                                             | 10-Jun-2025 | 08:00 | 10-Jun-2025 | 18:00 |  | PLANNED | Requested |  |
| 583 | RQ222792 | OCC_231 | slcds_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHADLA-MERTA (RS) CKT-1                    | RRVPNL | D | Half Yearly Maintenance work at 400KV GSS, Bhadla                                                                               | 09-Jun-2025 | 16:00 | 09-Jun-2025 | 23:00 |  | PLANNED | Requested |  |
| 584 | RQ222802 | OCC_231 | slcds_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JAISALMER-BARMER (RS) CKT-1                | RRVPNL | D | Half yearly Maintenance and testing of equipments at 400 KV GSS Jsl-2 (Bhensara)                                                | 09-Jun-2025 | 08:00 | 09-Jun-2025 | 18:00 |  | PLANNED | Requested |  |
| 585 | RQ222809 | OCC_231 | slcds_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV RAJWEST(RW)-GSS PACHPADRA (RS) CKT-1       | RRVPNL | D | Planned maintenance                                                                                                             | 09-Jun-2025 | 08:00 | 09-Jun-2025 | 18:00 |  | PLANNED | Requested |  |
| 586 | RQ222726 | OCC_231 | slcds_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JODHPUR-KANKANI (RS) CKT-2                 | RRVPNL | D | maintenance & Testing of bay and equipments at both end alongwith line reactor at 400KV GSS Jodhpur                             | 09-Jun-2025 | 08:00 | 09-Jun-2025 | 18:00 |  | PLANNED | Requested |  |
| 587 | RQ222713 | OCC_231 | slcds_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KANKANI-JAISALMER (RS) CKT-2               | RRVPNL | D | Preventive maintenance & Testing of bay and equipment at both end                                                               | 07-Jun-2025 | 08:00 | 07-Jun-2025 | 18:00 |  | PLANNED | Requested |  |
| 588 | RQ222797 | OCC_231 | slcds_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BIKANER(RS)-DEEDWANA(MTS) (RS) CKT-1       | RRVPNL | D | Routine Bay Maintenance Work                                                                                                    | 06-Jun-2025 | 17:00 | 06-Jun-2025 | 23:00 |  | PLANNED | Requested |  |
| 589 | RQ222714 | OCC_231 | slcds_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BHADLA-JODHPUR (RS) CKT-1                  | RRVPNL | D | Quarterly Preventive Maintenance and testing work.                                                                              | 06-Jun-2025 | 17:00 | 06-Jun-2025 | 23:00 |  | PLANNED | Requested |  |
| 590 | RQ222719 | OCC_231 | slcds_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV HEERAPURA-HINDAUN (RS) CKT-1               | RRVPNL | D | For replacing main bay isolators and TIE CB "552T" (between 400 KV Bassi-I & 400 KV Hindaun Line)                               | 06-Jun-2025 | 09:00 | 06-Jun-2025 | 13:00 |  | PLANNED | Requested |  |
| 591 | RQ222804 | OCC_231 | slcds_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MERTA-RATANGARH (RS) CKT-1                 | RRVPNL | D | QUARTERLY MAINT. WORK                                                                                                           | 06-Jun-2025 | 08:00 | 06-Jun-2025 | 18:00 |  | PLANNED | Requested |  |
| 592 | RQ222725 | OCC_231 | slcds_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV JODHPUR-KANKANI (RS) CKT-1                 | RRVPNL | D | Preventive maintenance & Testing of bay and equipments                                                                          | 06-Jun-2025 | 08:00 | 06-Jun-2025 | 18:00 |  | PLANNED | Requested |  |
| 593 | RQ222796 | OCC_231 | slcds_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BIKANER(RS)-SIKAR(PG) (RS) CKT-1           | RRVPNL | D | Routine Bay Maintenance Work                                                                                                    | 05-Jun-2025 | 17:00 | 05-Jun-2025 | 23:00 |  | PLANNED | Requested |  |
| 594 | RQ222794 | OCC_231 | slcds_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BIKANER-BHADLA (RS) CKT-2                  | RRVPNL | D | Half Yearly Maintenance work at 400KV GSS, Bhadla                                                                               | 04-Jun-2025 | 16:00 | 05-Jun-2025 | 23:00 |  | PLANNED | Requested |  |
| 595 | RQ222798 | OCC_231 | slcds_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV CHHABRA-CHHABRA SCTPS (RS) CKT-2           | RRVPNL | C | Annual maintenance for tightening of Bay equipments & Relay testing                                                             | 04-Jun-2025 | 08:00 | 05-Jun-2025 | 18:00 |  | PLANNED | Requested |  |
| 596 | RQ222795 | OCC_231 | slcds_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BIKANER-BHADLA (RS) CKT-1                  | RRVPNL | D | Half Yearly Maintenance work at 400KV GSS, Bhadla                                                                               | 02-Jun-2025 | 16:00 | 03-Jun-2025 | 23:00 |  | PLANNED | Requested |  |
| 597 | RQ222716 | OCC_231 | slcds_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AKAL-KANKANI (RS) CKT-1                    | RRVPNL | D | Preventive maintenance & Testing of bay and equipments                                                                          | 02-Jun-2025 | 08:00 | 02-Jun-2025 | 18:00 |  | PLANNED | Requested |  |
| 598 | RQ222799 | OCC_231 | slcds_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV CHHABRA-CHHABRA SCTPS (RS) CKT-1           | RRVPNL | C | Annual maintenance for tightening of Bay equipments & Relay testing                                                             | 02-Jun-2025 | 08:00 | 03-Jun-2025 | 18:00 |  | PLANNED | Requested |  |
| 599 | RQ221722 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ALIGARH(PG)-PRITHALA (GPTL) (GPTL) CKT-2   | GPTL   | D | Line bay AMP works                                                                                                              | 25-Jun-2025 | 09:00 | 25-Jun-2025 | 17:00 |  | PLANNED | Requested |  |
| 600 | RQ221588 | OCC_231 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MURADNAGAR_2-MATHURA (UP) CKT-1            | UPPTCL | D | * for Suspension Tower Polymer cleaning/ replacement, Jumper Tightening >X and Other works                                      | 24-Jun-2025 | 10:00 | 27-Jun-2025 | 20:00 |  | PLANNED | Requested |  |
| 601 | RQ221844 | OCC_231 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ALIGARH-MAINPURI (UP) CKT-2                | UPPTCL | D | Preventive Maintenance and Testing Works                                                                                        | 19-Jun-2025 | 10:00 | 19-Jun-2025 | 18:00 |  | PLANNED | Requested |  |
| 602 | RQ221797 | OCC_231 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA FATEHBAD-MATHURA (UP) CKT-1           | UPPTCL | D | * For Jumper Tightening Defective Polymer replacement Work                                                                      | 18-Jun-2025 | 10:00 | 20-Jun-2025 | 18:00 |  | PLANNED | Requested |  |
| 603 | RQ221831 | OCC_231 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV REWA ROAD-PANKI (UP) CKT-1                 | UPPTCL | C | * SHUTDOWN OF 400KV PANKI-REWA ROAD LINE FOR ERRECTION OF 63MVAR LINE >X REACTOR BUSHING TESTING AND REJUMPERING (LINE SHUTDOWN | 17-Jun-2025 | 10:00 | 30-Jun-2025 | 17:00 |  | PLANNED | Requested |  |
| 604 | RQ221867 | OCC_231 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA SOUTH(UP)-FIROZABAD(PJFTL) (UP) CKT-1 | UPPTCL | D | Routine maintenance and testing                                                                                                 | 16-Jun-2025 | 10:00 | 18-Jun-2025 | 18:00 |  | PLANNED | Requested |  |
| 605 | RQ221853 | OCC_231 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV SAMBHAL_PRSTL - RAMPUR_PRSTL (UP) CKT-2    | UPPTCL | C | CB INTERRUPTER REPLACEMENT WORK                                                                                                 | 16-Jun-2025 | 10:00 | 25-Jun-2025 | 17:00 |  | PLANNED | Requested |  |
| 606 | RQ221598 | OCC_231 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV MUZAFFARNAGAR-ATAUR (UP) CKT-1             | UPPTCL | D | * planned shut down is being applied for jumper tightning,lopping chopping of trees,removing bird nest and other                | 16-Jun-2025 | 09:00 | 17-Jun-2025 | 17:00 |  | PLANNED | Requested |  |
| 607 | RQ221850 | OCC_231 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ALIGARH-MAINPURI (UP) CKT-1                | UPPTCL | C | Preventive Maintenance and Testing Works                                                                                        | 14-Jun-2025 | 10:00 | 14-Jun-2025 | 18:00 |  | PLANNED | Requested |  |

|     |          |         |          |                              |                                                        |                   |   |                                                                                                                                                                 |             |       |             |       |  |         |           |  |
|-----|----------|---------|----------|------------------------------|--------------------------------------------------------|-------------------|---|-----------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|--|---------|-----------|--|
| 608 | RQ221809 | OCC_231 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BANDA-ORAI (UP) CKT-2                           | UPPTCL            | C | * for relay testing by tnc wing                                                                                                                                 | 13-Jun-2025 | 07:00 | 13-Jun-2025 | 15:00 |  | PLANNED | Requested |  |
| 609 | RQ221821 | OCC_231 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV PANKI-PANKI TPS (UP) CKT-2                      | UPPTCL            | C | * SHUTDOWN OF 400KV PANKI -PTPS-II LINE FOR BAY MAINTENANCE                                                                                                     | 12-Jun-2025 | 10:00 | 13-Jun-2025 | 17:00 |  | PLANNED | Requested |  |
| 610 | RQ221865 | OCC_231 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA FATEHBAD-AGRA SOUTH (UP) CKT-1             | UPPTCL            | D | Routine maintenance and testing work                                                                                                                            | 11-Jun-2025 | 10:00 | 13-Jun-2025 | 18:00 |  | PLANNED | Requested |  |
| 611 | RQ221840 | OCC_231 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV TANDA(NT)-SULTANPUR(UP) (UP) CKT-1              | UPPTCL            | C | * Preventive Maintenance of Bay at 400KV S/S Sultanpur                                                                                                          | 10-Jun-2025 | 10:00 | 10-Jun-2025 | 16:00 |  | PLANNED | Requested |  |
| 612 | RQ221819 | OCC_231 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ORAI-PARICHA (UP) CKT-2                         | UPPTCL            | C | * for routine tetsing amd maintenance                                                                                                                           | 10-Jun-2025 | 07:00 | 10-Jun-2025 | 15:00 |  | PLANNED | Requested |  |
| 613 | RQ221841 | OCC_231 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV OBRA_B-SULTANPUR (UP) CKT-1                     | UPPTCL            | C | * Preventive Maintenance of Bay at 400KV S/S Sultanpur                                                                                                          | 09-Jun-2025 | 10:00 | 09-Jun-2025 | 16:00 |  | PLANNED | Requested |  |
| 614 | RQ221822 | OCC_231 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV PANKI-PANKI TPS (UP) CKT-1                      | UPPTCL            | C | * SHUTDOWN OF 400KV PANKI -PTPS-I LINE FOR PROTECTION TESTING AND BAY >X MAINTENANCE AND RECTIFYING CIRCUIT PROBLEM OF EVENT LO                                 | 09-Jun-2025 | 10:00 | 11-Jun-2025 | 17:00 |  | PLANNED | Requested |  |
| 615 | RQ221806 | OCC_231 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AZAMGARH-GORAKHPUR (UP) CKT-1                   | UPPTCL            | D | Routine maintenance and testing work                                                                                                                            | 09-Jun-2025 | 10:00 | 11-Jun-2025 | 17:00 |  | PLANNED | Requested |  |
| 616 | RQ221855 | OCC_231 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ANPARA_B(UPUN)-SARNATH(UP) (UP) CKT-2           | UPPTCL            | D | Bay Maintenance                                                                                                                                                 | 09-Jun-2025 | 08:00 | 09-Jun-2025 | 18:00 |  | PLANNED | Requested |  |
| 617 | RQ221845 | OCC_231 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ALIGARH-SHAMLI (UP) CKT-1                       | UPPTCL            | C | Preventive Maintenance and Testing Works                                                                                                                        | 04-Jun-2025 | 10:00 | 04-Jun-2025 | 18:00 |  | PLANNED | Requested |  |
| 618 | RQ221808 | OCC_231 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BANDA-ORAI (UP) CKT-1                           | UPPTCL            | D | * for relay tetsing by tnc wing                                                                                                                                 | 04-Jun-2025 | 07:00 | 05-Jun-2025 | 15:00 |  | PLANNED | Requested |  |
| 619 | RQ221860 | OCC_231 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV ANPARA-OBRA_B (UP) CKT-1                        | UPPTCL            | D | Bay Maintenance                                                                                                                                                 | 02-Jun-2025 | 08:00 | 03-Jun-2025 | 18:00 |  | PLANNED | Requested |  |
| 620 | RQ221835 | OCC_231 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAREILLY-UNNAO (UP) CKT-2                       | UPPTCL            | C | * For Preventive Maintenance works. No supply affected, maintained through >X 400KV Bareilly-Unnao Ckt-II                                                       | 02-Jun-2025 | 08:00 | 02-Jun-2025 | 17:00 |  | PLANNED | Requested |  |
| 621 | RQ221798 | OCC_231 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA FATEHBAD-MATHURA (UP) CKT-2                | UPPTCL            | C | * For Tower Height Increasing Stringing Work                                                                                                                    | 01-Jun-2025 | 10:00 | 10-Jun-2025 | 18:00 |  | PLANNED | Requested |  |
| 622 | RQ221833 | OCC_231 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV REWA ROAD-PANKI (UP) CKT-1                      | UPPTCL            | C | * SHUTDOWN OF 400KV PANKI-REWA ROAD LINE FOR REPLACEMENT OF 50 MVAR LINE >X REACTOR TO 63 MVAR LINE REACTOR FOR OPENING OF JUMP                                 | 01-Jun-2025 | 10:00 | 04-Jun-2025 | 17:00 |  | PLANNED | Requested |  |
| 623 | RQ221834 | OCC_231 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV BAREILLY-UNNAO (UP) CKT-1                       | UPPTCL            | C | * For Preventive Maintenance works. No supply affected, maintained through >X 400KV Bareilly-Unnao Ckt-II                                                       | 01-Jun-2025 | 08:00 | 01-Jun-2025 | 17:00 |  | PLANNED | Requested |  |
| 624 | RQ221862 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-2              | POWERGRID,U PPTCL | D | LBB and 400KV Busbar-2 testing under Busbar relay retro-fitment work, functional testing & Stability Test with associated above Bay at 400KV Lucknow Substation | 24-Jun-2025 | 08:00 | 24-Jun-2025 | 18:00 |  | PLANNED | Requested |  |
| 625 | RQ221753 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV GORAKHPUR(PG)-BASTI(UP) (PG) CKT-2              | POWERGRID,U PPTCL | C | Bus Bar relay retrofitting work                                                                                                                                 | 23-Jun-2025 | 09:00 | 24-Jun-2025 | 18:00 |  | PLANNED | Requested |  |
| 626 | RQ221864 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV LUCKNOW_1(PG)-JEHTA_HARDOI ROAD (UP) (PG) CKT-2 | POWERGRID,U PPTCL | D | LBB and 400KV Busbar-2 testing under Busbar relay retro-fitment work, functional testing & Stability Test with associated above Bay at 400KV Lucknow Substation | 17-Jun-2025 | 08:00 | 17-Jun-2025 | 18:00 |  | PLANNED | Requested |  |
| 627 | RQ221863 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV LUCKNOW_1(PG)-JEHTA_HARDOI ROAD (UP) (PG) CKT-1 | POWERGRID,U PPTCL | D | LBB and 400KV Busbar-2 testing under Busbar relay retro-fitment work, functional testing & Stability Test with associated above Bay at 400KV Lucknow Substation | 16-Jun-2025 | 08:00 | 16-Jun-2025 | 18:00 |  | PLANNED | Requested |  |
| 628 | RQ221593 | OCC_231 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV UNNAO(UP)-JEHTA_HARDOI ROAD (UP) (PG) CKT-2     | POWERGRID,U PPTCL | C | * Shutdown of 400 kv Jehta-Unnao Line 2 for maintenance work                                                                                                    | 14-Jun-2025 | 10:00 | 14-Jun-2025 | 17:00 |  | PLANNED | Requested |  |
| 629 | RQ221592 | OCC_231 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV UNNAO(UP)-JEHTA_HARDOI ROAD (UP) (PG) CKT-1     | POWERGRID,U PPTCL | C | * Shutdown of 400 kv Jehta-Unnao Line 1 for BCU rectification work                                                                                              | 13-Jun-2025 | 10:00 | 13-Jun-2025 | 17:00 |  | PLANNED | Requested |  |
| 630 | RQ221595 | OCC_231 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV LUCKNOW_1(PG)-JEHTA_HARDOI ROAD (UP) (PG) CKT-2 | POWERGRID,U PPTCL | C | * Shutdown of 400 kv Jehta-PGCIL Line 2 for BCU rectification work                                                                                              | 12-Jun-2025 | 10:00 | 12-Jun-2025 | 17:00 |  | PLANNED | Requested |  |
| 631 | RQ221594 | OCC_231 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV LUCKNOW_1(PG)-JEHTA_HARDOI ROAD (UP) (PG) CKT-1 | POWERGRID,U PPTCL | C | * Shutdown of 400 kv Jehta-PGCIL Line 1 for maintenance work                                                                                                    | 11-Jun-2025 | 10:00 | 11-Jun-2025 | 17:00 |  | PLANNED | Requested |  |
| 632 | RQ221589 | OCC_231 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA(UP)-AGRA FATEHBAD(UP) (PG) CKT 2           | POWERGRID,U PPTCL | D | * For Annual Relay Testing of 400KV Agra CKT 2.                                                                                                                 | 09-Jun-2025 | 11:00 | 09-Jun-2025 | 15:00 |  | PLANNED | Requested |  |
| 633 | RQ221590 | OCC_231 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV AGRA(PG)-AGRA FATEHBAD(UP) (PG) CKT 1           | POWERGRID,U PPTCL | D | * For Annual Relay Testing of 400KV Agra PG Line.                                                                                                               | 06-Jun-2025 | 11:00 | 06-Jun-2025 | 15:00 |  | PLANNED | Requested |  |
| 634 | RQ221857 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV GORAKHPUR(PG)-LUCKNOW_1(PG) (PL) CKT-2          | POWERLINK         | D | LBB and 400KV Busbar-2 testing under Busbar relay retro-fitment work, functional testing & Stability Test with associated above Bay at 400KV Lucknow Substation | 19-Jun-2025 | 08:00 | 19-Jun-2025 | 18:00 |  | PLANNED | Requested |  |

|     |          |         |            |                              |                                                              |                       |   |                                                                                                                                                                                         |             |       |             |       |                                                                                                                                                                                         |         |           |  |
|-----|----------|---------|------------|------------------------------|--------------------------------------------------------------|-----------------------|---|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------|-----------|--|
| 635 | RQ221856 | OCC_231 | cpcc3_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV GORAKHPUR(PG)-LUCKNOW_1(PG) (PL) CKT-1                | POWERLINK             | D | LBB and 400KV Busbar-2 testing under Busbar relay retro-fitment work, functional testing & Stability Test with associated above Bay at 400kV Lucknow Substation                         | 18-Jun-2025 | 08:00 | 18-Jun-2025 | 18:00 |                                                                                                                                                                                         | PLANNED | Requested |  |
| 636 | RQ221754 | OCC_231 | cpcc3_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV GORAKHPUR(PG)-LUCKNOW_1(PG) (PL) CKT-1                | POWERLINK             | C | Bus Bar relay retrofitting work & Line Bay AMP                                                                                                                                          | 13-Jun-2025 | 09:00 | 14-Jun-2025 | 18:00 |                                                                                                                                                                                         | PLANNED | Requested |  |
| 637 | RQ221755 | OCC_231 | cpcc3_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV GORAKHPUR(PG)-LUCKNOW_1(PG) (PL) CKT-2                | POWERLINK             | C | Bus Bar relay retrofitting work                                                                                                                                                         | 11-Jun-2025 | 09:00 | 12-Jun-2025 | 18:00 |                                                                                                                                                                                         | PLANNED | Requested |  |
| 638 | RQ222700 | OCC_231 | sldchr_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-2               | HVPNL                 | D | For Replacement of porcelain Disc with New Polymer String on daily basis.                                                                                                               | 17-Jun-2025 | 09:00 | 20-Jun-2025 | 17:00 |                                                                                                                                                                                         | PLANNED | Requested |  |
| 639 | RQ222699 | OCC_231 | sldchr_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-1               | HVPNL                 | D | For Replacement of porcelain Disc with New Polymer String on daily basis.                                                                                                               | 13-Jun-2025 | 09:00 | 16-Jun-2025 | 17:00 |                                                                                                                                                                                         | PLANNED | Requested |  |
| 640 | RQ222698 | OCC_231 | sldchr_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-2               | HVPNL                 | D | For Replacement of PLCC Panels at Jharli End on daily basis.                                                                                                                            | 04-Jun-2025 | 09:00 | 05-Jun-2025 | 17:00 |                                                                                                                                                                                         | PLANNED | Requested |  |
| 641 | RQ222697 | OCC_231 | sldchr_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-1               | HVPNL                 | D | For Replacement of PLCC Panels at Jharli End on daily basis.                                                                                                                            | 02-Jun-2025 | 09:00 | 03-Jun-2025 | 17:00 |                                                                                                                                                                                         | PLANNED | Requested |  |
| 642 | RQ222721 | OCC_231 | sldcrs_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV NEEMRANA(PG)-BABAI(RS) (NRSS36) CKT-1                 | POWERGRID,N RSS36     | D | Preventive maintenance & Testing of bay and equipments                                                                                                                                  | 16-Jun-2025 | 06:00 | 16-Jun-2025 | 15:00 |                                                                                                                                                                                         | PLANNED | Requested |  |
| 643 | RQ222717 | OCC_231 | sldcrs_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV SIKAR(PG)-BABAI(RS) (NRSS36) CKT-1                    | POWERGRID,N RSS36     | D | Preventive maintenance & Testing of bay and equipments                                                                                                                                  | 13-Jun-2025 | 06:00 | 13-Jun-2025 | 15:00 |                                                                                                                                                                                         | PLANNED | Requested |  |
| 644 | RQ221839 | OCC_231 | stuup_sd   | AC TRANSMISSION LINE CIRCUIT | 400 KV SULTANPUR(UP)-MOHANLALGANJ (PGYTL) (PGYTL) CKT-1      | UPPTCL,PGYTL          | C | * Preventive Maintenance of Bay at 400KV S/S Sultanpur                                                                                                                                  | 12-Jun-2025 | 10:00 | 12-Jun-2025 | 16:00 |                                                                                                                                                                                         | PLANNED | Requested |  |
| 645 | RQ222712 | OCC_231 | sldcrs_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV BABAI(RS)-BHIWANI(PG) (NRSS36) CKT-2                  | NRSS36                | D | Half Yearly maintenance and testing of equipments                                                                                                                                       | 09-Jun-2025 | 06:00 | 09-Jun-2025 | 15:00 |                                                                                                                                                                                         | PLANNED | Requested |  |
| 646 | RQ222711 | OCC_231 | sldcrs_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV BABAI(RS)-BHIWANI(PG) (NRSS36) CKT-1                  | NRSS36                | D | Half Yearly maintenance and testing of equipments                                                                                                                                       | 04-Jun-2025 | 06:00 | 04-Jun-2025 | 15:00 |                                                                                                                                                                                         | PLANNED | Requested |  |
| 647 | RQ222863 | OCC_231 | karcham_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KARCHAM WANGTOO(JSW)-WANGTO_GIS(HP) (HPPTCL) CKT-2    | HPPTCL,JPL            | D | For taken out the Line Reactor-2 for Annual Maintenance                                                                                                                                 | 08-Jun-2025 | 08:00 | 09-Jun-2025 | 18:00 | Planned Maintenance                                                                                                                                                                     | PLANNED | Requested |  |
| 648 | RQ222862 | OCC_231 | karcham_sd | AC TRANSMISSION LINE CIRCUIT | 400 KV KARCHAM WANGTOO(JSW)-WANGTO_GIS(HP) (HPPTCL) CKT-1    | HPPTCL,JPL            | D | For taken out the Line Reactor-1 for Annual Maintenance                                                                                                                                 | 01-Jun-2025 | 08:00 | 02-Jun-2025 | 18:00 | Planned Maintenance                                                                                                                                                                     | PLANNED | Requested |  |
| 649 | RQ221639 | OCC_231 | ntpcos_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV DADRI(NT)-LONI HARSH VIHAR(DV) (NT) CKT-1             | NTPC                  | D | Line Defects/ Tree Trimming/ Tower healthiness restoration for both lines.                                                                                                              | 07-Jun-2025 | 08:00 | 08-Jun-2025 | 18:00 |                                                                                                                                                                                         | PLANNED | Requested |  |
| 650 | RQ221640 | OCC_231 | ntpcos_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV DADRI(NT)-LONI HARSH VIHAR(DV) (NT) CKT-2             | NTPC                  | D | Line Defects/ Tree Trimming/ Tower healthiness restoration for both lines.                                                                                                              | 07-Jun-2025 | 08:00 | 08-Jun-2025 | 18:00 |                                                                                                                                                                                         | PLANNED | Requested |  |
| 651 | RQ222666 | OCC_231 | sldcdv_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV BAWANA-MUNDKA (DV) CKT-2                              | DTL                   | D | Attending of Line Dropper B phase and also Tightning of All CB,CT and Isolator clamps of the Bays                                                                                       | 05-Jun-2025 | 05:30 | 05-Jun-2025 | 09:00 |                                                                                                                                                                                         | PLANNED | Requested |  |
| 652 | RQ222665 | OCC_231 | sldcdv_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV BAWANA-MUNDKA (DV) CKT-1                              | DTL                   | D | Attending of Line Dropper R & Y phase and also Tightning of All CB,CT and Isolator clamps of the Bays                                                                                   | 04-Jun-2025 | 05:30 | 04-Jun-2025 | 09:00 |                                                                                                                                                                                         | PLANNED | Requested |  |
| 653 | RQ222709 | OCC_231 | sldcrs_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV ANTA-SANGOD GSS (RS) CKT-1                            | RRVPNL,SANG OD_TSL_RS | D | For installation of new/repared M1 Relay ABB REL 670 in place of the existing defective M1 relay                                                                                        | 02-Jun-2025 | 08:00 | 03-Jun-2025 | 18:00 |                                                                                                                                                                                         | PLANNED | Requested |  |
| 654 | RQ222616 | OCC_231 | sekura_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV KURUKSHETRA(PG)-MALERKOTLA(PG) (SEKURA) CKT-2         | SEKURA                | D | AR-MODE-OFF required for Live Line Earth Wire Replacement with OPGW for CKT-1 under Implementation of ISTS Communication Scheme approved by NCT in its 19th meeting held on 29-Apr-2024 | 01-Jun-2025 | 08:00 | 30-Jun-2025 | 18:30 | AR-MODE-OFF required for Live Line Earth Wire Replacement with OPGW for CKT-1 under Implementation of ISTS Communication Scheme approved by NCT in its 19th meeting held on 29-Apr-2024 | PLANNED | Requested |  |
| 655 | RQ222615 | OCC_231 | sekura_sd  | AC TRANSMISSION LINE CIRCUIT | 400 KV KURUKSHETRA(PG)-MALERKOTLA(PG) (SEKURA) CKT-1         | SEKURA                | D | AR-MODE-OFF required for Live Line Earth Wire Replacement with OPGW for CKT-1 under Implementation of ISTS Communication Scheme approved by NCT in its 19th meeting held on 29-Apr-2024 | 01-Jun-2025 | 08:00 | 30-Jun-2025 | 18:30 | AR-MODE-OFF required for Live Line Earth Wire Replacement with OPGW for CKT-1 under Implementation of ISTS Communication Scheme approved by NCT in its 19th meeting held on 29-Apr-2024 | PLANNED | Requested |  |
| 656 | RQ222872 | OCC_231 | bbmb_sd    | AC TRANSMISSION LINE CIRCUIT | 400 KV DEHAR(BB)-RAJPURA(PS) (PG) CKT-1                      | POWERGRID,B BMB       | C | For Shifting of Tower no. 7 to 10 of 400 KV Dehar Rajpura line crossing from ACC BARMANA Galgal Mining Area                                                                             | 01-Jun-2025 | 08:00 | 05-Jun-2025 | 18:00 |                                                                                                                                                                                         | PLANNED | Requested |  |
| 657 | RQ221874 | OCC_231 | apl_sd     | AC TRANSMISSION LINE CIRCUIT | 400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1 | POWERGRID,F BTL       | D | Live Line Earth Wire Replacement with OPGW for CKT-1                                                                                                                                    | 01-Jun-2025 | 08:00 | 30-Jun-2025 | 18:00 | Only AR off required for Live Line Earth Wire Replacement with OPGW for CKT-1                                                                                                           | PLANNED | Requested |  |
| 658 | RQ222463 | OCC_231 | cpcc1_sd   | BUS                          | 400KV BUS 2 AT KOTPUTLI(PG)                                  |                       | D | For Construction Activities of SS-104 Package ( For Stability Test of 400 kV Bus-2)                                                                                                     | 29-Jun-2025 | 09:00 | 30-Jun-2025 | 20:00 |                                                                                                                                                                                         | PLANNED | Requested |  |
| 659 | RQ222462 | OCC_231 | cpcc1_sd   | BUS                          | 400KV BUS 1 AT KOTPUTLI(PG)                                  |                       | D | For Construction Activities of SS-104 Package ( For Bus Bar Relay Stability Test of 400 kV Bus-1)                                                                                       | 27-Jun-2025 | 09:00 | 28-Jun-2025 | 20:00 |                                                                                                                                                                                         | PLANNED | Requested |  |

|     |          |         |          |     |                                           |        |   |                                                                                                      |             |       |             |       |                                          |         |           |  |
|-----|----------|---------|----------|-----|-------------------------------------------|--------|---|------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|------------------------------------------|---------|-----------|--|
| 660 | RQ221940 | OCC_231 | cpcc2_sd | BUS | 400KV BUS 2 AT NEWWANPOH(PG)              |        | D | AMP works                                                                                            | 26-Jun-2025 | 09:00 | 26-Jun-2025 | 18:00 | Kindly approve.                          | PLANNED | Requested |  |
| 661 | RQ222451 | OCC_231 | cpcc1_sd | BUS | 400KV BUS 2 AT CHITTORGARH(PG)            |        | D | for AMP WORK                                                                                         | 25-Jun-2025 | 10:00 | 25-Jun-2025 | 17:00 |                                          | PLANNED | Requested |  |
| 662 | RQ222461 | OCC_231 | cpcc1_sd | BUS | 400KV BUS 2 AT KOTPUTLI(PG)               |        | D | For Construction Activities of SS-104 Package (Bus Stability Test)                                   | 25-Jun-2025 | 09:00 | 26-Jun-2025 | 20:00 |                                          | PLANNED | Requested |  |
| 663 | RQ221939 | OCC_231 | cpcc2_sd | BUS | 400KV BUS 1 AT NEWWANPOH(PG)              |        | D | AMP works                                                                                            | 24-Jun-2025 | 09:00 | 24-Jun-2025 | 18:00 | Kindly approve.                          | PLANNED | Requested |  |
| 664 | RQ222417 | OCC_231 | cpcc1_sd | BUS | 400 KV FATEHGARH-III(PG) - BUS 4          |        | D | FOR AMP WORK                                                                                         | 23-Jun-2025 | 18:00 | 24-Jun-2025 | 23:00 |                                          | PLANNED | Requested |  |
| 665 | RQ222450 | OCC_231 | cpcc1_sd | BUS | 400KV BUS 1 AT CHITTORGARH(PG)            |        | D | for AMP WORK                                                                                         | 23-Jun-2025 | 10:00 | 23-Jun-2025 | 17:00 |                                          | PLANNED | Requested |  |
| 666 | RQ222460 | OCC_231 | cpcc1_sd | BUS | 400KV BUS 1 AT KOTPUTLI(PG)               |        | D | For Construction Activities of SS-104 Package (Bus Stability Test)                                   | 23-Jun-2025 | 09:00 | 24-Jun-2025 | 20:00 |                                          | PLANNED | Requested |  |
| 667 | RQ222423 | OCC_231 | cpcc1_sd | BUS | 400KV BUS 4 AT MANDOLA(PG)                |        | D | FOR AMP WORK                                                                                         | 23-Jun-2025 | 09:00 | 24-Jun-2025 | 18:00 |                                          | PLANNED | Requested |  |
| 668 | RQ222416 | OCC_231 | cpcc1_sd | BUS | 400 KV FATEHGARH-III(PG) - BUS 3          |        | D | FOR AMP WORK                                                                                         | 21-Jun-2025 | 18:00 | 22-Jun-2025 | 23:00 |                                          | PLANNED | Requested |  |
| 669 | RQ222471 | OCC_231 | cpcc1_sd | BUS | 400 KV BIKANER_2 (PBTSJ) - BUS 2          |        | D | For Bay Extension works                                                                              | 21-Jun-2025 | 17:00 | 25-Jun-2025 | 23:00 |                                          | PLANNED | Requested |  |
| 670 | RQ222422 | OCC_231 | cpcc1_sd | BUS | 400KV BUS 3 AT MANDOLA(PG)                |        | D | FOR AMP WORK                                                                                         | 21-Jun-2025 | 09:00 | 22-Jun-2025 | 18:00 |                                          | PLANNED | Requested |  |
| 671 | RQ222415 | OCC_231 | cpcc1_sd | BUS | 400 KV FATEHGARH-III(PG) - BUS 2          |        | D | For erection & Commissioning work of bay extension of 400kV/220kV ICT 10 Dia at Fatehgarh 2 RS INFRA | 19-Jun-2025 | 18:00 | 20-Jun-2025 | 23:00 |                                          | PLANNED | Requested |  |
| 672 | RQ221930 | OCC_231 | cpcc2_sd | BUS | 400KV BUS 2 AT NALLAGARH(PG)              |        | C | For ICT-4 Augmentation work                                                                          | 19-Jun-2025 | 09:00 | 21-Jun-2025 | 18:00 | Under construction head. Kindly approve. | PLANNED | Requested |  |
| 673 | RQ222421 | OCC_231 | cpcc1_sd | BUS | 400KV BUS 2 AT MANDOLA(PG)                |        | D | FOR AMP WORK                                                                                         | 19-Jun-2025 | 09:00 | 20-Jun-2025 | 18:00 |                                          | PLANNED | Requested |  |
| 674 | RQ222414 | OCC_231 | cpcc1_sd | BUS | 400 KV FATEHGARH-III(PG) - BUS 1          |        | D | For erection & Commissioning work of bay extension of 400kV/220kV ICT 10 Dia at Fatehgarh 2 RS INFRA | 17-Jun-2025 | 18:00 | 18-Jun-2025 | 23:00 |                                          | PLANNED | Requested |  |
| 675 | RQ222420 | OCC_231 | cpcc1_sd | BUS | 400KV BUS 1 AT MANDOLA(PG)                |        | D | FOR AMP WORK                                                                                         | 17-Jun-2025 | 09:00 | 18-Jun-2025 | 18:00 |                                          | PLANNED | Requested |  |
| 676 | RQ222402 | OCC_231 | cpcc1_sd | BUS | 400KV BUS 1 AT BASSI(PG)                  |        | C | 400KV Busbar Relay Retrofitment work.                                                                | 17-Jun-2025 | 09:00 | 30-Jun-2025 | 18:00 |                                          | PLANNED | Requested |  |
| 677 | RQ222470 | OCC_231 | cpcc1_sd | BUS | 400 KV BIKANER_2 (PBTSJ) - BUS 1          |        | D | For Bay Extension works                                                                              | 16-Jun-2025 | 17:00 | 20-Jun-2025 | 23:00 |                                          | PLANNED | Requested |  |
| 678 | RQ221929 | OCC_231 | cpcc2_sd | BUS | 400KV BUS 1 AT NALLAGARH(PG)              |        | C | For ICT-4 Augmentation work                                                                          | 16-Jun-2025 | 09:00 | 18-Jun-2025 | 18:00 | Under construction head. Kindly approve. | PLANNED | Requested |  |
| 679 | RQ222428 | OCC_231 | cpcc1_sd | BUS | 400KV BUS 2 AT SAHARANPUR(PG)             |        | D | FOR AMP WORK                                                                                         | 16-Jun-2025 | 08:00 | 16-Jun-2025 | 18:00 |                                          | PLANNED | Requested |  |
| 680 | RQ221926 | OCC_231 | cpcc2_sd | BUS | 400KV BUS 2 AT PARBATI POOLING BANALA(PG) |        | D | AMP works                                                                                            | 13-Jun-2025 | 08:00 | 13-Jun-2025 | 18:00 | Kindly approve.                          | PLANNED | Requested |  |
| 681 | RQ222394 | OCC_231 | cpcc1_sd | BUS | 400 KV BHADLA_2 (PG) - BUS 4              |        | D | Bay Extension, LBB Testing, Attending Hotspot                                                        | 11-Jun-2025 | 18:00 | 12-Jun-2025 | 23:00 |                                          | PLANNED | Requested |  |
| 682 | RQ221925 | OCC_231 | cpcc2_sd | BUS | 400KV BUS 1 AT PARBATI POOLING BANALA(PG) |        | D | AMP works                                                                                            | 11-Jun-2025 | 08:00 | 11-Jun-2025 | 18:00 | Kindly approve.                          | PLANNED | Requested |  |
| 683 | RQ222393 | OCC_231 | cpcc1_sd | BUS | 400 KV BHADLA_2 (PG) - BUS 3              |        | D | Bay Extension, LBB Testing, Attending Hotspot                                                        | 09-Jun-2025 | 18:00 | 10-Jun-2025 | 23:00 |                                          | PLANNED | Requested |  |
| 684 | RQ222392 | OCC_231 | cpcc1_sd | BUS | 400 KV BHADLA_2 (PG) - BUS 2              |        | D | Bay Extension, LBB Testing, Attending Hotspot                                                        | 07-Jun-2025 | 18:00 | 08-Jun-2025 | 23:00 |                                          | PLANNED | Requested |  |
| 685 | RQ222386 | OCC_231 | cpcc1_sd | BUS | 400 KV BIKANER(PG) - BUS 2                |        | D | SS-104 Substation Extension work                                                                     | 06-Jun-2025 | 16:00 | 07-Jun-2025 | 23:30 |                                          | PLANNED | Requested |  |
| 686 | RQ222391 | OCC_231 | cpcc1_sd | BUS | 400 KV BHADLA_2 (PG) - BUS 1              |        | D | Bay Extension, LBB Testing, Attending Hotspot                                                        | 05-Jun-2025 | 18:00 | 06-Jun-2025 | 23:00 |                                          | PLANNED | Requested |  |
| 687 | RQ221938 | OCC_231 | cpcc2_sd | BUS | 400KV BUS 2 AT MOGA(PG)                   |        | D | AMP works                                                                                            | 04-Jun-2025 | 08:00 | 04-Jun-2025 | 18:00 | Kindly approve.                          | PLANNED | Requested |  |
| 688 | RQ222385 | OCC_231 | cpcc1_sd | BUS | 400 KV BIKANER(PG) - BUS 1                |        | D | SS-104 Substation Extension work                                                                     | 03-Jun-2025 | 16:00 | 05-Jun-2025 | 23:30 |                                          | PLANNED | Requested |  |
| 689 | RQ222401 | OCC_231 | cpcc1_sd | BUS | 400KV BUS 2 AT BASSI(PG)                  |        | C | 400KV Busbar Relay Retrofitment work.                                                                | 03-Jun-2025 | 09:00 | 16-Jun-2025 | 18:00 |                                          | PLANNED | Requested |  |
| 690 | RQ221937 | OCC_231 | cpcc2_sd | BUS | 400KV BUS 1 AT MOGA(PG)                   |        | D | AMP works                                                                                            | 02-Jun-2025 | 08:00 | 02-Jun-2025 | 18:00 | Kindly approve.                          | PLANNED | Requested |  |
| 691 | RQ222623 | OCC_231 | sldrs_sd | BUS | 400KV BUS 2 AT BHADLA(RS)                 | RRVPNL | D | Half Yearly Maintenance work at 400KV GSS, Bhadla                                                    | 26-Jun-2025 | 16:00 | 27-Jun-2025 | 23:00 |                                          | PLANNED | Requested |  |
| 692 | RQ222622 | OCC_231 | sldrs_sd | BUS | 400KV BUS 1 AT BHADLA(RS)                 | RRVPNL | D | Half Yearly Maintenance work at 400KV GSS, Bhadla                                                    | 24-Jun-2025 | 16:00 | 25-Jun-2025 | 23:00 |                                          | PLANNED | Requested |  |
| 693 | RQ222627 | OCC_231 | sldrs_sd | BUS | 400KV BUS 2 AT RATANGARH(RS)              | RRVPNL | D | Half yearly maintenance work.                                                                        | 24-Jun-2025 | 08:00 | 24-Jun-2025 | 18:00 |                                          | PLANNED | Requested |  |
| 694 | RQ222629 | OCC_231 | sldrs_sd | BUS | 400KV BUS 2KANKANI(RS)                    | RRVPNL | D | Preventive maintenance & Testing of bay and equipments                                               | 23-Jun-2025 | 08:00 | 23-Jun-2025 | 18:00 |                                          | PLANNED | Requested |  |
| 695 | RQ222626 | OCC_231 | sldrs_sd | BUS | 400KV BUS 1 AT RATANGARH(RS)              | RRVPNL | D | Half yearly maintenance work.                                                                        | 21-Jun-2025 | 08:00 | 21-Jun-2025 | 18:00 |                                          | PLANNED | Requested |  |
| 696 | RQ222628 | OCC_231 | sldrs_sd | BUS | 400KV BUS 1KANKANI(RS)                    | RRVPNL | D | Preventive maintenance & Testing of bay and equipments                                               | 20-Jun-2025 | 08:00 | 20-Jun-2025 | 18:00 |                                          | PLANNED | Requested |  |
| 697 | RQ222631 | OCC_231 | sldrs_sd | BUS | 400 KV JAISALMER(RS) - BUS 2              | RRVPNL | C | Half yearly Maintenance and testing of equipments at 400 KV GSS Jsl-2 (Bhensara)                     | 13-Jun-2025 | 18:00 | 14-Jun-2025 | 04:00 |                                          | PLANNED | Requested |  |
| 698 | RQ222630 | OCC_231 | sldrs_sd | BUS | 400 KV JAISALMER(RS) - BUS 1              | RRVPNL | C | Half yearly Maintenance and testing of equipments at 400 KV GSS Jsl-2 (Bhensara)                     | 12-Jun-2025 | 18:00 | 13-Jun-2025 | 04:00 |                                          | PLANNED | Requested |  |
| 699 | RQ222621 | OCC_231 | sldrs_sd | BUS | 400KV BUS 2 AT BABAI(RS)                  | RRVPNL | D | Half Yearly maintenance and testing of equipments                                                    | 11-Jun-2025 | 08:00 | 11-Jun-2025 | 18:00 |                                          | PLANNED | Requested |  |
| 700 | RQ222619 | OCC_231 | sldrs_sd | BUS | 400KV BUS 2 AT ANTA(RS)                   | RRVPNL | D | Half Yearly Maintenance work                                                                         | 10-Jun-2025 | 08:00 | 10-Jun-2025 | 18:00 |                                          | PLANNED | Requested |  |
| 701 | RQ222620 | OCC_231 | sldrs_sd | BUS | 400KV BUS 1 AT BABAI(RS)                  | RRVPNL | D | Half Yearly maintenance and testing of equipments                                                    | 10-Jun-2025 | 08:00 | 10-Jun-2025 | 18:00 |                                          | PLANNED | Requested |  |
| 702 | RQ222617 | OCC_231 | sldrs_sd | BUS | 400KV BUS 1 AT JODHPUR(RS)                | RRVPNL | D | Quarterly Preventive Maintenance and testing work.                                                   | 09-Jun-2025 | 08:00 | 09-Jun-2025 | 18:00 |                                          | PLANNED | Requested |  |
| 703 | RQ222618 | OCC_231 | sldrs_sd | BUS | 400KV BUS 1 AT ANTA(RS)                   | RRVPNL | D | Half Yearly Maintenance work                                                                         | 09-Jun-2025 | 08:00 | 09-Jun-2025 | 18:00 |                                          | PLANNED | Requested |  |

|     |          |         |           |              |                                                                                                      |           |   |                                                                                                                                                                    |             |       |             |       |                |         |           |  |
|-----|----------|---------|-----------|--------------|------------------------------------------------------------------------------------------------------|-----------|---|--------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|----------------|---------|-----------|--|
| 704 | RQ222625 | OCC_231 | sldcrs_sd | BUS          | 400KV BUS 2 AT HEERAPURA(RS)                                                                         | RRVPNL    | C | Shutdown is required by PGCIL for replacing main bay isolators of line 400kV Bassi and 400kV Hindaun in June 2025, main bay of these lines belong to POWERGRID     | 04-Jun-2025 | 08:00 | 05-Jun-2025 | 18:00 |                | PLANNED | Requested |  |
| 705 | RQ222624 | OCC_231 | sldcrs_sd | BUS          | 400KV BUS 1 AT HEERAPURA(RS)                                                                         | RRVPNL    | C | Shutdown is required by PGCIL for replacing main bay isolators of line 400kV Bassi and 400kV Hindaun in June 2025, main bay of these lines belong to POWERGRID     | 02-Jun-2025 | 08:00 | 03-Jun-2025 | 18:00 |                | PLANNED | Requested |  |
| 706 | RQ221906 | OCC_231 | stuup_sd  | BUS          | 400 KV GR.NOIDA_2(UPC) - BUS 1                                                                       | UPPTCL    | C | * Maintenance work will be done related 400 kV Main Bus 1 during this shutdown period.                                                                             | 22-Jun-2025 | 06:00 | 22-Jun-2025 | 13:00 |                | PLANNED | Requested |  |
| 707 | RQ221907 | OCC_231 | stuup_sd  | BUS          | 400 KV GR.NOIDA_2(UPC) - BUS 2                                                                       | UPPTCL    | C | * Maintenance work will be done related 400 kV Main Bus 2 during this >X shutdown period                                                                           | 15-Jun-2025 | 06:00 | 15-Jun-2025 | 13:00 |                | PLANNED | Requested |  |
| 708 | RQ221893 | OCC_231 | stuup_sd  | BUS          | 400 KV RAMPUR_PRSTL (UP) - BUS 2                                                                     | UPPTCL    | C | SF6 GD Body Replacement                                                                                                                                            | 09-Jun-2025 | 09:00 | 15-Jun-2025 | 17:30 |                | PLANNED | Requested |  |
| 709 | RQ221882 | OCC_231 | stuup_sd  | BUS          | 400KV BUS 2 AT BAREILLY(UP)                                                                          | UPPTCL    | C | * For preventive maintenance work No supply affected, maintained through >X Bus-I.                                                                                 | 07-Jun-2025 | 08:00 | 07-Jun-2025 | 17:00 |                | PLANNED | Requested |  |
| 710 | RQ221910 | OCC_231 | stuup_sd  | BUS          | 400 KV MOHANLALGANJ (PGYTL) - BUS 2                                                                  | UPPTCL    | D | AMP work                                                                                                                                                           | 06-Jun-2025 | 09:00 | 06-Jun-2025 | 17:30 |                | PLANNED | Requested |  |
| 711 | RQ221881 | OCC_231 | stuup_sd  | BUS          | 400KV BUS 1 AT BAREILLY(UP)                                                                          | UPPTCL    | C | * For preventive maintenance work No supply affected, maintained through >X Bus-II.                                                                                | 06-Jun-2025 | 08:00 | 06-Jun-2025 | 17:00 |                | PLANNED | Requested |  |
| 712 | RQ221908 | OCC_231 | stuup_sd  | BUS          | 400KV BUS 2 AT SULTANPUR(UP)                                                                         | UPPTCL    | C | * Preventive Maintenance of Bus-B at 400KV S/S Sultanpur                                                                                                           | 05-Jun-2025 | 10:00 | 05-Jun-2025 | 16:00 |                | PLANNED | Requested |  |
| 713 | RQ221909 | OCC_231 | stuup_sd  | BUS          | 400 KV MOHANLALGANJ (PGYTL) - BUS 1                                                                  | UPPTCL    | D | AMP work                                                                                                                                                           | 05-Jun-2025 | 09:00 | 05-Jun-2025 | 17:30 |                | PLANNED | Requested |  |
| 714 | RQ221880 | OCC_231 | stuup_sd  | BUS          | 400KV BUS 2 AT ORAI(UP)                                                                              | UPPTCL    | C | * for testing of configuration and testing of bus bar protection in 400 KV >X side bay of NEW ICT 315 MVA 3 to be commissioned                                     | 04-Jun-2025 | 07:00 | 04-Jun-2025 | 15:00 |                | PLANNED | Requested |  |
| 715 | RQ222704 | OCC_231 | sldchr_sd | BUS          | 400KV BUS 2 AT DALIATABAD(HV)                                                                        | HVPNL     | D | For General Mtc.                                                                                                                                                   | 12-Jun-2025 | 09:00 | 12-Jun-2025 | 17:00 |                | PLANNED | Requested |  |
| 716 | RQ222703 | OCC_231 | sldchr_sd | BUS          | 400KV BUS 1 AT DALIATABAD(HV)                                                                        | HVPNL     | D | For General Mtc.                                                                                                                                                   | 10-Jun-2025 | 09:00 | 10-Jun-2025 | 17:00 |                | PLANNED | Requested |  |
| 717 | RQ221692 | OCC_231 | cpcc3_sd  | BUS          | 400KV BUS 2 AT GORAKHPUR(PG)                                                                         | POWERGRID | D | Link connection work of GIS bays of 400KV Bus II under GIS bay extension construction work at Gorakhpur                                                            | 12-Jun-2025 | 06:00 | 12-Jun-2025 | 18:00 |                | PLANNED | Requested |  |
| 718 | RQ222744 | OCC_231 | cpcc3_sd  | BUS          | 400 KV VINDHYACHAL- WEST(PG) - BUS 2                                                                 | POWERGRID | C | For Isolator CRM Measurements of 12 Isolators, simultaneous outage of Both HVDC Blocks, i.e. Block- 1 & 2 Along with West Bus- 1 & 2 and Feeder I&II are Required. | 09-Jun-2025 | 10:00 | 10-Jun-2025 | 10:00 |                | PLANNED | Requested |  |
| 719 | RQ222743 | OCC_231 | cpcc3_sd  | BUS          | 400 KV VINDHYACHAL- WEST(PG) - BUS 1                                                                 | POWERGRID | C | For Isolator CRM Measurements of 12 Isolators, simultaneous outage of Both HVDC Blocks, i.e. Block- 1 & 2 Along with West Bus- 1 & 2 and Feeder I&II are Required. | 09-Jun-2025 | 10:00 | 10-Jun-2025 | 10:00 |                | PLANNED | Requested |  |
| 720 | RQ221852 | OCC_231 | cpcc3_sd  | BUS          | 400KV BUS 2 AT LUCKNOW_1(PG)                                                                         | POWERGRID | C | 400kV Busbar-2 Relay retro-fittment work, PU and CU relay installation, functional testing & Stability Test with associated Bay at 400kV Lucknow Substation        | 09-Jun-2025 | 08:00 | 25-Jun-2025 | 18:00 |                | PLANNED | Requested |  |
| 721 | RQ221695 | OCC_231 | cpcc3_sd  | BUS          | 400KV BUS 2 AT ALLAHABAD(PG)                                                                         | POWERGRID | C | Busbar relay retrofitting works at Allahabad SS.                                                                                                                   | 09-Jun-2025 | 08:00 | 12-Jun-2025 | 18:00 |                | PLANNED | Requested |  |
| 722 | RQ221942 | OCC_231 | cpcc2_sd  | BUS          | 400KV BUS 2 AT SAMBA(PG)                                                                             | POWERGRID | D | AMP work                                                                                                                                                           | 05-Jun-2025 | 09:00 | 05-Jun-2025 | 18:00 | kindly approve | PLANNED | Requested |  |
| 723 | RQ221694 | OCC_231 | cpcc3_sd  | BUS          | 400KV BUS 1 AT ALLAHABAD(PG)                                                                         | POWERGRID | C | Busbar relay retrofitting works at Allahabad SS.                                                                                                                   | 05-Jun-2025 | 08:00 | 08-Jun-2025 | 18:00 |                | PLANNED | Requested |  |
| 724 | RQ221691 | OCC_231 | cpcc3_sd  | BUS          | 400KV BUS 1 AT GORAKHPUR(PG)                                                                         | POWERGRID | D | Link connection work of GIS bays of 400KV Bus I under GIS bay extension construction work at Gorakhpur                                                             | 05-Jun-2025 | 06:00 | 05-Jun-2025 | 18:00 |                | PLANNED | Requested |  |
| 725 | RQ221697 | OCC_231 | cpcc3_sd  | BUS          | 400KV BUS 2 AT GORAKHPUR(PG)                                                                         | POWERGRID | C | Bus Bar relay retrofitting work                                                                                                                                    | 04-Jun-2025 | 09:00 | 05-Jun-2025 | 18:00 |                | PLANNED | Requested |  |
| 726 | RQ221941 | OCC_231 | cpcc2_sd  | BUS          | 400KV BUS 1 AT SAMBA(PG)                                                                             | POWERGRID | D | AMP work                                                                                                                                                           | 03-Jun-2025 | 09:00 | 03-Jun-2025 | 18:00 | kindly approve | PLANNED | Requested |  |
| 727 | RQ221693 | OCC_231 | cpcc3_sd  | BUS          | 400KV BUS 2 AT BALIA(PG)                                                                             | POWERGRID | D | AMP work                                                                                                                                                           | 03-Jun-2025 | 08:00 | 03-Jun-2025 | 18:00 |                | PLANNED | Requested |  |
| 728 | RQ221696 | OCC_231 | cpcc3_sd  | BUS          | 400KV BUS 1 AT GORAKHPUR(PG)                                                                         | POWERGRID | C | Bus Bar relay retrofitting work                                                                                                                                    | 02-Jun-2025 | 09:00 | 03-Jun-2025 | 18:00 |                | PLANNED | Requested |  |
| 729 | RQ222473 | OCC_231 | cpcc1_sd  | LINE REACTOR | 80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PBTSLS)-KHETRI (PKTSL) (PBTSLS) CKT-1 @BIKANER_2 (PBTSLS) | PBTSLS    | D | For rectification of WTI/OTI RTD                                                                                                                                   | 30-Jun-2025 | 17:00 | 30-Jun-2025 | 23:00 |                | PLANNED | Requested |  |

|     |          |         |            |                |                                                                                                               |           |   |                                                                                                                                                                 |             |       |             |       |                                              |         |           |  |
|-----|----------|---------|------------|----------------|---------------------------------------------------------------------------------------------------------------|-----------|---|-----------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|----------------------------------------------|---------|-----------|--|
| 730 | RQ222472 | OCC_231 | cpcc1_sd   | LINE REACTOR   | 80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-2 @BIKANER_2 (PBTS)                | PBTS      | D | For rectification of WTI/OTI RTD                                                                                                                                | 29-Jun-2025 | 17:00 | 29-Jun-2025 | 23:00 |                                              | PLANNED | Requested |  |
| 731 | RQ222860 | OCC_231 | karcham_sd | LINE REACTOR   | 80 MVAR NON-SWITCHABLE LR ON 400 KV KARCHAM WANGTOO(JSW)-WANGTO_GIS(HP) (HPPPTCL) CKT-1 @KARCHAM WANGTOO(JSW) | JSW       | C | Annual Maintenance                                                                                                                                              | 08-Jun-2025 | 08:00 | 13-Jun-2025 | 18:00 | Planned Maintenance                          | PLANNED | Requested |  |
| 732 | RQ222859 | OCC_231 | karcham_sd | LINE REACTOR   | 80 MVAR NON-SWITCHABLE LR ON 400 KV KARCHAM WANGTOO(JSW)-WANGTO_GIS(HP) (HPPPTCL) CKT-2 @KARCHAM WANGTOO(JSW) | JSW       | C | Annual Maintenance                                                                                                                                              | 01-Jun-2025 | 08:00 | 06-Jun-2025 | 18:00 | Planned Maintenance                          | PLANNED | Requested |  |
| 733 | RQ222706 | OCC_231 | slcrs_sd   | LINE REACTOR   | 80 MVAR SWITCHABLE LR ON 400 KV BABAI(RS) SURATGARH SCTPS(RVUN) (RS) CKT-2 @BABAI(RS)                         | RRVPNL    | D | Half Yearly maintenance and testing of equipments                                                                                                               | 06-Jun-2025 | 06:00 | 06-Jun-2025 | 15:00 |                                              | PLANNED | Requested |  |
| 734 | RQ222707 | OCC_231 | slcrs_sd   | LINE REACTOR   | 80 MVAR SWITCHABLE LR ON 400 KV BABAI(RS) SURATGARH SCTPS(RVUN) (RS) CKT-1 @BABAI(RS)                         | RRVPNL    | D | Half Yearly maintenance and testing of equipments                                                                                                               | 03-Jun-2025 | 06:00 | 03-Jun-2025 | 15:00 |                                              | PLANNED | Requested |  |
| 735 | RQ221825 | OCC_231 | cpcc3_sd   | LINE REACTOR   | 80 MVAR NON-SWITCHABLE LR ON AGRA-SIKAR (PG) CKT-2 @AGRA(PG)                                                  | POWERGRID | D | For AMP of 400 KV Agra-Sikar-2 Line Reactor Bay.                                                                                                                | 03-Jun-2025 | 09:00 | 03-Jun-2025 | 18:00 |                                              | PLANNED | Requested |  |
| 736 | RQ221904 | OCC_231 | stuup_sd   | LINE REACTOR   | 50 MVAR NON-SWITCHABLE LR ON REWA ROAD-PANKI (UP) CKT-1 @PANKI(UP)                                            | UPPTCL    | C | * SHUTDOWN OF 50MVAR REWA ROAD LINE REACTOR FOR REPLACEMENT OF 50MVAR LINE REACTOR TO 63MVAR LINE REACTOR                                                       | 01-Jun-2025 | 10:00 | 30-Jun-2025 | 17:00 |                                              | PLANNED | Requested |  |
| 737 | RQ222676 | OCC_231 | slcrs_sd   | BR/BSR/MSC/MSR | 125 MVAR BUS REACTOR NO 1 AT 400KV BHADLA(RS)                                                                 | RRVPNL    | D | Half Yearly Maintenance work at 400KV GSS, Bhadla                                                                                                               | 28-Jun-2025 | 09:00 | 28-Jun-2025 | 14:00 |                                              | PLANNED | Requested |  |
| 738 | RQ222680 | OCC_231 | slcrs_sd   | BR/BSR/MSC/MSR | 80 MVAR BUS REACTOR NO 1 AT 400 KV KANKANI(RS)                                                                | RRVPNL    | D | Preventive maintenance & Testing of bay and equipments                                                                                                          | 25-Jun-2025 | 08:00 | 25-Jun-2025 | 18:00 |                                              | PLANNED | Requested |  |
| 739 | RQ222677 | OCC_231 | slcrs_sd   | BR/BSR/MSC/MSR | 125 MVAR BUS REACTOR NO 1 AT 400KV PHAGI(RS)                                                                  | RRVPNL    | D | QUARTERLY MAINTENANCE WORK OF ASSOCIATED BAY EQUIPMENTS                                                                                                         | 25-Jun-2025 | 08:00 | 25-Jun-2025 | 18:00 |                                              | PLANNED | Requested |  |
| 740 | RQ222682 | OCC_231 | slcrs_sd   | BR/BSR/MSC/MSR | 125 MVAR BUS REACTOR NO 1 AT 400 KV JODHPUR(RS)                                                               | RRVPNL    | D | Quarterly Preventive Maintenance and testing work.                                                                                                              | 10-Jun-2025 | 08:00 | 10-Jun-2025 | 18:00 |                                              | PLANNED | Requested |  |
| 741 | RQ222678 | OCC_231 | slcrs_sd   | BR/BSR/MSC/MSR | 50 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)                                                               | RRVPNL    | D | Half yearly maintenance of reactor and bay equipments .                                                                                                         | 10-Jun-2025 | 08:00 | 10-Jun-2025 | 18:00 |                                              | PLANNED | Requested |  |
| 742 | RQ222679 | OCC_231 | slcrs_sd   | BR/BSR/MSC/MSR | 80 MVAR BUS REACTOR NO 1 AT 400 KV CHHABRA SCTPS(RS)                                                          | RRVPNL    | C | Annual maintenance of Reactor transformer, Bay equipments, Relay testing and transformer protection checking                                                    | 06-Jun-2025 | 08:00 | 07-Jun-2025 | 18:00 |                                              | PLANNED | Requested |  |
| 743 | RQ222681 | OCC_231 | slcrs_sd   | BR/BSR/MSC/MSR | 80 MVAR BUS REACTOR NO 1 AT 400 KV BABAI(RS)                                                                  | RRVPNL    | D | Half Yearly maintenance and testing of equipments                                                                                                               | 02-Jun-2025 | 06:00 | 02-Jun-2025 | 15:00 |                                              | PLANNED | Requested |  |
| 744 | RQ222535 | OCC_231 | cpcc1_sd   | BR/BSR/MSC/MSR | 80 MVAR BUS REACTOR NO 1 AT 400KV BHIWADI(PG)                                                                 | POWERGRID | D | "Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays in its tie bay and distance relay testin"      | 28-Jun-2025 | 08:00 | 28-Jun-2025 | 18:00 |                                              | PLANNED | Requested |  |
| 745 | RQ221854 | OCC_231 | cpcc3_sd   | BR/BSR/MSC/MSR | 125 MVAR BUS REACTOR NO 2 AT 400KV LUCKNOW_1(PG)                                                              | POWERGRID | D | LBB and 400KV Busbar-2 testing under Busbar relay retro-fitment work, functional testing & Stability Test with associated above Bay at 400kV Lucknow Substation | 22-Jun-2025 | 08:00 | 22-Jun-2025 | 18:00 |                                              | PLANNED | Requested |  |
| 746 | RQ221685 | OCC_231 | cpcc3_sd   | BR/BSR/MSC/MSR | 80 MVAR BUS REACTOR NO 1 AT 400KV ALLAHABAD(PG)                                                               | POWERGRID | D | Tie bay LBB Retrofitment Work at Allahabad SS.                                                                                                                  | 21-Jun-2025 | 08:00 | 21-Jun-2025 | 18:00 |                                              | PLANNED | Requested |  |
| 747 | RQ222513 | OCC_231 | cpcc1_sd   | BR/BSR/MSC/MSR | 125 MVAR BUS REACTOR NO 1 AT 400 KV BHADLA(PG)                                                                | POWERGRID | D | FOR AMP WORK                                                                                                                                                    | 19-Jun-2025 | 17:00 | 19-Jun-2025 | 23:00 | For compliance of CoE audit and AM Circulars | PLANNED | Requested |  |
| 748 | RQ222522 | OCC_231 | cpcc1_sd   | BR/BSR/MSC/MSR | 80 MVAR BUS REACTOR NO 1 AT 400KV KOTA(PG)                                                                    | POWERGRID | D | FOR AMP WORK                                                                                                                                                    | 17-Jun-2025 | 08:00 | 17-Jun-2025 | 18:00 |                                              | PLANNED | Requested |  |
| 749 | RQ222521 | OCC_231 | cpcc1_sd   | BR/BSR/MSC/MSR | 125 MVAR BUS REACTOR NO 2 AT 400KV MANESAR(PG)                                                                | POWERGRID | D | Earthfault and Overcurrent blocks enabling and relay testing                                                                                                    | 16-Jun-2025 | 08:00 | 16-Jun-2025 | 18:00 |                                              | PLANNED | Requested |  |
| 750 | RQ222524 | OCC_231 | cpcc1_sd   | BR/BSR/MSC/MSR | 50 MVAR BUS REACTOR NO 2 AT 400KV SAHARANPUR(PG)                                                              | POWERGRID | D | FOR AMP WORK                                                                                                                                                    | 10-Jun-2025 | 08:00 | 10-Jun-2025 | 18:00 |                                              | PLANNED | Requested |  |
| 751 | RQ222523 | OCC_231 | cpcc1_sd   | BR/BSR/MSC/MSR | 50 MVAR BUS REACTOR NO 1 AT 400KV SAHARANPUR(PG)                                                              | POWERGRID | D | FOR AMP WORK                                                                                                                                                    | 09-Jun-2025 | 08:00 | 09-Jun-2025 | 18:00 |                                              | PLANNED | Requested |  |
| 752 | RQ222514 | OCC_231 | cpcc1_sd   | BR/BSR/MSC/MSR | 125 MVAR BUS REACTOR NO 1 AT 400 KV BHADLA_2 (PG)                                                             | POWERGRID | D | CSD Fine Tuning, AMP                                                                                                                                            | 05-Jun-2025 | 17:00 | 06-Jun-2025 | 23:00 |                                              | PLANNED | Requested |  |
| 753 | RQ222520 | OCC_231 | cpcc1_sd   | BR/BSR/MSC/MSR | 125 MVAR BUS REACTOR NO 4 AT 400KV BASSI(PG)                                                                  | POWERGRID | D | 400kV Busbar Relay Retrofitment work.                                                                                                                           | 04-Jun-2025 | 08:00 | 04-Jun-2025 | 18:00 |                                              | PLANNED | Requested |  |
| 754 | RQ222519 | OCC_231 | cpcc1_sd   | BR/BSR/MSC/MSR | 50 MVAR BUS REACTOR NO 3 AT 400 KV BASSI(PG)                                                                  | POWERGRID | D | 400kV Busbar Relay Retrofitment work.                                                                                                                           | 03-Jun-2025 | 08:00 | 03-Jun-2025 | 18:00 |                                              | PLANNED | Requested |  |

|     |          |         |           |                |                                                                                                                                                      |           |   |                                                                                                                                                                                                                            |             |       |             |       |                          |         |           |  |
|-----|----------|---------|-----------|----------------|------------------------------------------------------------------------------------------------------------------------------------------------------|-----------|---|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|--------------------------|---------|-----------|--|
| 755 | RQ222526 | OCC_231 | cpcc1_sd  | BR/BSR/MSR/MSR | 125 MVAR BUS REACTOR NO 1 AT 400KV CHITTORGARH(PG)                                                                                                   | POWERGRID | D | FOR AMP WORK                                                                                                                                                                                                               | 02-Jun-2025 | 08:00 | 02-Jun-2025 | 18:00 |                          | PLANNED | Requested |  |
| 756 | RQ222518 | OCC_231 | cpcc1_sd  | BR/BSR/MSR/MSR | 50 MVAR BUS REACTOR NO 2 AT 400KV BASSI(PG)                                                                                                          | POWERGRID | D | 400kV Busbar Relay Retrofitment work.                                                                                                                                                                                      | 02-Jun-2025 | 08:00 | 02-Jun-2025 | 18:00 |                          | PLANNED | Requested |  |
| 757 | RQ222510 | OCC_231 | cpcc1_sd  | BR/BSR/MSR/MSR | 125 MVAR BUS REACTOR NO 1 AT 400 KV MAHARANIBAGH(PG)                                                                                                 | POWERGRID | D | For installtion of new CSD and fine tuning of the same                                                                                                                                                                     | 02-Jun-2025 | 08:00 | 02-Jun-2025 | 18:00 |                          | PLANNED | Requested |  |
| 758 | RQ222525 | OCC_231 | cpcc1_sd  | BR/BSR/MSR/MSR | 50 MVAR BUS REACTOR NO 1 AT 400KV MANDOLA(PG)                                                                                                        | POWERGRID | C | replacement of 50 mvar reactor with new 125 mvar reactor                                                                                                                                                                   | 01-Jun-2025 | 08:00 | 30-Jun-2025 | 18:00 |                          | PLANNED | Requested |  |
| 759 | RQ222517 | OCC_231 | cpcc1_sd  | BR/BSR/MSR/MSR | 50 MVAR BUS REACTOR NO 1 AT 400KV BASSI(PG)                                                                                                          | POWERGRID | D | 400kV Busbar Relay Retrofitment work.                                                                                                                                                                                      | 01-Jun-2025 | 08:00 | 01-Jun-2025 | 18:00 |                          | PLANNED | Requested |  |
| 760 | RQ221683 | OCC_231 | cpcc3_sd  | BR/BSR/MSR/MSR | 125 MVAR BUS REACTOR NO 2 AT 400KV ALLAHABAD(PG)                                                                                                     | POWERGRID | D | Tie bay LBB Retrofitment Work at Allahabad SS                                                                                                                                                                              | 01-Jun-2025 | 08:00 | 01-Jun-2025 | 18:00 |                          | PLANNED | Requested |  |
| 761 | RQ222536 | OCC_231 | cpcc1_sd  | BR/BSR/MSR/MSR | 80 MVAR BUS REACTOR NO 1 AT 400KV KOTPUTLI(PG)                                                                                                       | POWERGRID | C | For Construction Activities of SS-104 Package (Construction of Firewall)                                                                                                                                                   | 01-Jun-2025 | 08:00 | 28-Jun-2025 | 18:00 |                          | PLANNED | Requested |  |
| 762 | RQ222533 | OCC_231 | cpcc1_sd  | BR/BSR/MSR/MSR | 80 MVAR BUS REACTOR NO 1 AT 400 KV SIMBHOLI_PMSTL (UP)                                                                                               | UPPTCL    | D | FOR AMP WORK                                                                                                                                                                                                               | 20-Jun-2025 | 08:00 | 20-Jun-2025 | 18:00 |                          | PLANNED | Requested |  |
| 763 | RQ221877 | OCC_231 | stuup_sd  | BR/BSR/MSR/MSR | 63 MVAR BUS REACTOR NO 1 AT 400 KV JEHTA_HARDOI ROAD (UP)                                                                                            | UPPTCL    | C | * Shutdown of 63 MVAR Bus Reactor for maintenance work                                                                                                                                                                     | 19-Jun-2025 | 10:00 | 19-Jun-2025 | 17:00 |                          | PLANNED | Requested |  |
| 764 | RQ221879 | OCC_231 | stuup_sd  | BR/BSR/MSR/MSR | 80 MVAR BUS REACTOR NO 1 AT 400KV AGRA SOUTH(UP)                                                                                                     | UPPTCL    | D | Routine maintenance and testing work                                                                                                                                                                                       | 09-Jun-2025 | 10:00 | 10-Jun-2025 | 18:00 |                          | PLANNED | Requested |  |
| 765 | RQ222531 | OCC_231 | cpcc1_sd  | BR/BSR/MSR/MSR | 80 MVAR BUS REACTOR NO 1 AT 400 KV MEERUT_PMSTL (UP)                                                                                                 | UPPTCL    | D | FOR AMP WORK                                                                                                                                                                                                               | 06-Jun-2025 | 08:00 | 06-Jun-2025 | 18:00 |                          | PLANNED | Requested |  |
| 766 | RQ222583 | OCC_231 | slcdps_sd | BR/BSR/MSR/MSR | 80 MVAR BUS REACTOR NO 1 AT 400KV MUKTSAR(PG)                                                                                                        | PSACL     | D | General Maintenance                                                                                                                                                                                                        | 20-Jun-2025 | 08:00 | 20-Jun-2025 | 18:00 |                          | PLANNED | Requested |  |
| 767 | RQ222508 | OCC_231 | cpcc1_sd  | BR/BSR/MSR/MSR | 125 MVAR BUS REACTOR NO 1 AT 400 KV KHETRI (PKTSL)                                                                                                   | PKTSL     | D | FOR AMP WORK                                                                                                                                                                                                               | 15-Jun-2025 | 08:00 | 15-Jun-2025 | 18:00 | For scheme checking work | PLANNED | Requested |  |
| 768 | RQ221700 | OCC_231 | cpcc3_sd  | BAY            | 421 MAIN BAY - 125 MVAR BUS REACTOR NO 2 AT 400KV GORAKHPUR(PG)                                                                                      | POWERGRID | C | Overhauling work of 400KV 421 Main Bay CB at Gorakhpur                                                                                                                                                                     | 27-Jun-2025 | 09:00 | 30-Jun-2025 | 18:00 |                          | PLANNED | Requested |  |
| 769 | RQ222689 | OCC_231 | cpcc1_sd  | BAY            | 403 MAIN BAY - 400/220KV 315 MVA ICT 1 AT ROORKEE(PG)                                                                                                | POWERGRID | C | CB overhauling work                                                                                                                                                                                                        | 25-Jun-2025 | 08:00 | 27-Jun-2025 | 18:00 |                          | PLANNED | Requested |  |
| 770 | RQ221701 | OCC_231 | cpcc3_sd  | BAY            | 425 MAIN BAY - 400KV GORAKHPUR(PG)-MOTIHARI(BS) (UNDEF) CKT-1 AT GORAKHPUR(PG)                                                                       | POWERGRID | C | Overhauling work of 400KV 425 Main Bay CB at Gorakhpur                                                                                                                                                                     | 23-Jun-2025 | 09:00 | 26-Jun-2025 | 18:00 |                          | PLANNED | Requested |  |
| 771 | RQ222688 | OCC_231 | cpcc1_sd  | BAY            | 406 MAIN BAY - 400/220KV 315 MVA ICT 2 AT ROORKEE(PG)                                                                                                | POWERGRID | C | CB overhauling work                                                                                                                                                                                                        | 22-Jun-2025 | 08:00 | 24-Jun-2025 | 18:00 |                          | PLANNED | Requested |  |
| 772 | RQ222558 | OCC_231 | cpcc1_sd  | BAY            | 428 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV BALLABHGARH(PG) AND 400KV BUS 3 AT BALLABHGARH(PG)                                                  | POWERGRID | C | FOR CB OVERHAULING                                                                                                                                                                                                         | 19-Jun-2025 | 08:00 | 20-Jun-2025 | 18:00 |                          | PLANNED | Requested |  |
| 773 | RQ222557 | OCC_231 | cpcc1_sd  | BAY            | 433 MAIN BAY - 400KV KANPUR-BALLABHGARH (PG) CKT-1 AT BALLABHGARH(PG)                                                                                | POWERGRID | C | FOR CB OVERHAULING                                                                                                                                                                                                         | 17-Jun-2025 | 08:00 | 18-Jun-2025 | 18:00 |                          | PLANNED | Requested |  |
| 774 | RQ221883 | OCC_231 | cpcc3_sd  | BAY            | 422 MAIN BAY - 400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1 AT SINGRAULI(NT)                                                                         | POWERGRID | C | For Main Bay CB Drive Mechanism overhauling work- Line will be in service through TBC Bay                                                                                                                                  | 16-Jun-2025 | 09:00 | 19-Jun-2025 | 18:00 |                          | PLANNED | Requested |  |
| 775 | RQ222554 | OCC_231 | cpcc1_sd  | BAY            | 407 MAIN BAY - 400KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1 AT KANKROLI(PG)                                                                              | POWERGRID | C | FOR CB OVERHAULING                                                                                                                                                                                                         | 15-Jun-2025 | 08:00 | 16-Jun-2025 | 18:00 |                          | PLANNED | Requested |  |
| 776 | RQ222555 | OCC_231 | cpcc1_sd  | BAY            | 429 TIE BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV BALLABHGARH(PG) (POWERGRID) AND 400KV BUS 4 AT BALLABHGARH(PG) AT 400 KV BALLABHGARH(PG) (POWERGRID) | POWERGRID | C | FOR CB OVERHAULING                                                                                                                                                                                                         | 15-Jun-2025 | 08:00 | 16-Jun-2025 | 18:00 |                          | PLANNED | Requested |  |
| 777 | RQ222840 | OCC_231 | slcdrs_sd | BAY            | 423 TIE BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1 AND FUTURE AT 400 KV AJMER(RS)                                                                   | POWERGRID | D | Quarterly maintenance work of associated equipments of Bay.                                                                                                                                                                | 13-Jun-2025 | 08:00 | 13-Jun-2025 | 18:00 |                          | PLANNED | Requested |  |
| 778 | RQ222748 | OCC_231 | cpcc1_sd  | BAY            | 401 MAIN BAY - 400 KV BHINMAL-ZERDA (PG) CKT-1 (POWERGRID) AT 400 KV BHINMAL(PG)                                                                     | POWERGRID | D | Testing of newly commissioned equipment 401B bypass bay before one year completion of charging for this purpose Outage of 400KV Zerda-KankrolI ckt#2 bypassed at Bhinmal is required for outage of 401B bay at Bhinmal SS. | 13-Jun-2025 | 08:00 | 13-Jun-2025 | 18:00 |                          | PLANNED | Requested |  |
| 779 | RQ222841 | OCC_231 | slcdrs_sd | BAY            | 422 MAIN BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1 AT AJMER(RS)                                                                                    | POWERGRID | D | Quarterly maintenance work of associated equipments of Bay.                                                                                                                                                                | 12-Jun-2025 | 08:00 | 12-Jun-2025 | 18:00 |                          | PLANNED | Requested |  |
| 780 | RQ222556 | OCC_231 | cpcc1_sd  | BAY            | 432 TIE BAY - 400 KV KANPUR-BALLABHGARH (PG) CKT-1 AND FUTURE AT BALLABHGARH(PG)                                                                     | POWERGRID | C | FOR CB OVERHAULING                                                                                                                                                                                                         | 12-Jun-2025 | 08:00 | 14-Jun-2025 | 18:00 |                          | PLANNED | Requested |  |

|     |          |         |           |     |                                                                                                                                             |           |   |                                                                |             |       |             |       |                                                                          |         |           |  |
|-----|----------|---------|-----------|-----|---------------------------------------------------------------------------------------------------------------------------------------------|-----------|---|----------------------------------------------------------------|-------------|-------|-------------|-------|--------------------------------------------------------------------------|---------|-----------|--|
| 781 | RQ221842 | OCC_231 | cpcc3_sd  | BAY | W1.WCC.Q1 BAY BUS-2 & 2A SECTIONALIZER BUS SECTIONALIZER BAY - 400KV AGRA(PG) - BUS 2 (POWERGRID) AND FUTURE AT 400 KV AGRA(PG) (POWERGRID) | POWERGRID | D | For AMP of 400KV WCA.Q1 bus sectionaliser bay.                 | 10-Jun-2025 | 09:00 | 10-Jun-2025 | 18:00 |                                                                          | PLANNED | Requested |  |
| 782 | RQ222560 | OCC_231 | cpcc1_sd  | BAY | 404 MAIN BAY - 400KV BAGHPAT-DEHRADUN (PG) CKT-1 AT DEHRADUN(PG)                                                                            | POWERGRID | D | FOR AMP WORK                                                   | 07-Jun-2025 | 08:00 | 07-Jun-2025 | 18:00 |                                                                          | PLANNED | Requested |  |
| 783 | RQ222838 | OCC_231 | sldcrs_sd | BAY | 420 TIE BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2 AND FUTURE AT 400 KV AJMER(RS)                                                          | POWERGRID | D | Quarterly maintenance work of associated equipments of Bay.    | 06-Jun-2025 | 08:00 | 06-Jun-2025 | 18:00 |                                                                          | PLANNED | Requested |  |
| 784 | RQ222559 | OCC_231 | cpcc1_sd  | BAY | 404 MAIN BAY - 400 KV DEHRADUN-ABDULLAPUR (PG) CKT-1 AT ABDULLAPUR                                                                          | POWERGRID | D | FOR AMP WORK                                                   | 06-Jun-2025 | 08:00 | 06-Jun-2025 | 18:00 |                                                                          | PLANNED | Requested |  |
| 785 | RQ222839 | OCC_231 | sldcrs_sd | BAY | 419 MAIN BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2 AT AJMER(RS)                                                                           | POWERGRID | D | Quarterly maintenance work of associated equipments of Bay.    | 05-Jun-2025 | 08:00 | 05-Jun-2025 | 18:00 |                                                                          | PLANNED | Requested |  |
| 786 | RQ221702 | OCC_231 | cpcc3_sd  | BAY | 426 TIE BAY - 400KV GORAKHPUR(PG)-MOTIHARI(BS) (UNDEF) CKT-1 AND 400KV GORAKHPUR(PG)-MOTIHARI(BS) (UNDEF) CKT-2 AT GORAKHPUR(PG)            | POWERGRID | C | Overhauling work of 400KV 426 Tie Bay CB at Gorakhpur          | 04-Jun-2025 | 09:00 | 07-Jun-2025 | 18:00 |                                                                          | PLANNED | Requested |  |
| 787 | RQ222606 | OCC_231 | sldcps_sd | BAY | 424 MAIN BAY - 400 KV DEHAR(BB)-RAJPURA(PS) (BB) CKT-1 AT RAJPURA(PS)                                                                       | POWERGRID | D | Protection testing of bay equipments.                          | 03-Jun-2025 | 08:00 | 03-Jun-2025 | 18:00 |                                                                          | PLANNED | Requested |  |
| 788 | RQ222607 | OCC_231 | sldcps_sd | BAY | 420 TIE BAY - 400 KV BHIWANI(BB)-RAJPURA(PS) (BB) CKT-1 AND FUTURE AT RAJPURA(PS)                                                           | POWERGRID | D | Protection testing of bay equipments.                          | 02-Jun-2025 | 08:00 | 02-Jun-2025 | 18:00 |                                                                          | PLANNED | Requested |  |
| 789 | RQ222846 | OCC_231 | ntpcos_sd | BAY | 417 TIE BAY - 400/11 KV 246 MVA GT 3 AT KOLDAM(NT) (NTPC) AND 400/11 KV 246 MVA GT 4 AT KOLDAM(NT) AT 400 KV KOLDAM(NT) (NTPC)              | NTPC      | C | For 400 KV breaker (418 Bay) compressor OH                     | 24-Jun-2025 | 08:00 | 24-Jun-2025 | 18:00 | 418 Bay is not available in NRLDC website. 417 bay was selected instead. | PLANNED | Requested |  |
| 790 | RQ222845 | OCC_231 | ntpcos_sd | BAY | 417 TIE BAY - 400/11 KV 246 MVA GT 3 AT KOLDAM(NT) (NTPC) AND 400/11 KV 246 MVA GT 4 AT KOLDAM(NT) AT 400 KV KOLDAM(NT) (NTPC)              | NTPC      | C | For 400 KV breaker compressor OH                               | 23-Jun-2025 | 08:00 | 23-Jun-2025 | 18:00 |                                                                          | PLANNED | Requested |  |
| 791 | RQ222844 | OCC_231 | ntpcos_sd | BAY | 417 TIE BAY - 400/11 KV 246 MVA GT 3 AT KOLDAM(NT) (NTPC) AND 400/11 KV 246 MVA GT 4 AT KOLDAM(NT) AT 400 KV KOLDAM(NT) (NTPC)              | NTPC      | C | For 400 KV breaker (416 Bay) compressor OH                     | 21-Jun-2025 | 08:00 | 21-Jun-2025 | 18:00 | 416 Bay is not available in NRLDC website. 417 bay was selected instead. | PLANNED | Requested |  |
| 792 | RQ222837 | OCC_231 | ntpcos_sd | BAY | 414 TIE BAY - 400 KV KOLDAM(NT)-LUDHIANA(PG) (PKTCL) CKT-2 (NTPC) AND FUTURE AT 400 KV KOLDAM(NT) (NTPC)                                    | NTPC      | C | For 400 KV breaker compressor OH                               | 20-Jun-2025 | 08:00 | 20-Jun-2025 | 18:00 |                                                                          | PLANNED | Requested |  |
| 793 | RQ222836 | OCC_231 | ntpcos_sd | BAY | 413 MAIN BAY - 400KV KOLDAM(NT)-LUDHIANA(PG) (PS) CKT-2 AT KOLDAM(NT)                                                                       | NTPC      | C | For 400 KV breaker compressor OH                               | 19-Jun-2025 | 08:00 | 19-Jun-2025 | 18:00 |                                                                          | PLANNED | Requested |  |
| 794 | RQ221661 | OCC_231 | ntpcos_sd | BAY | 411 TIE BAY - 400KV DADRI(NT)-MURADNAGAR_2(UP) (PG) CKT-1 AND 400KV DADRI(NT)-PANIPAT(BB) (PG) CKT-1 AT DADRI(NT)                           | NTPC      | C | Tie Bay S/D Needed for 400kv CB Gasket Replacement by M/s ABB. | 19-Jun-2025 | 08:00 | 26-Jun-2025 | 18:00 | Line shall remain charged through Main bay                               | PLANNED | Requested |  |
| 795 | RQ222835 | OCC_231 | ntpcos_sd | BAY | 412 MAIN BAY - 400KV KOLDAM(NT)-LUDHIANA(PG) (PS) CKT-1 AT KOLDAM(NT)                                                                       | NTPC      | C | For 400 KV breaker compressor OH                               | 18-Jun-2025 | 08:00 | 18-Jun-2025 | 18:00 |                                                                          | PLANNED | Requested |  |
| 796 | RQ222834 | OCC_231 | ntpcos_sd | BAY | 411 TIE BAY - 400KV KOLDAM(NT)-LUDHIANA(PG) (PS) CKT-1 AND 80.01 MVAR BUS REACTOR NO 1 AT 400KV KOLDAM(NT)                                  | NTPC      | C | For 400 KV breaker compressor OH                               | 17-Jun-2025 | 08:00 | 17-Jun-2025 | 18:00 |                                                                          | PLANNED | Requested |  |
| 797 | RQ222833 | OCC_231 | ntpcos_sd | BAY | 410 MAIN BAY - 80.01 MVAR BUS REACTOR NO 1 AT 400KV KOLDAM(NT)                                                                              | NTPC      | C | For 400 KV breaker compressor OH                               | 16-Jun-2025 | 08:00 | 16-Jun-2025 | 18:00 |                                                                          | PLANNED | Requested |  |
| 798 | RQ222831 | OCC_231 | ntpcos_sd | BAY | 410 MAIN BAY - 80.01 MVAR BUS REACTOR NO 1 AT 400KV KOLDAM(NT)                                                                              | NTPC      | C | For 400 KV breaker (409 Bay) compressor OH                     | 14-Jun-2025 | 08:00 | 14-Jun-2025 | 18:00 | 409 Bay is not available in NRLDC website. 410 bay was selected instead. | PLANNED | Requested |  |
| 799 | RQ222829 | OCC_231 | ntpcos_sd | BAY | 408 TIE BAY - 400/11 KV 246 MVA GT 1 AT KOLDAM(NT) (NTPC) AND 400/11 KV 246 MVA GT 2 AT KOLDAM(NT) AT 400 KV KOLDAM(NT) (NTPC)              | NTPC      | C | For 400 KV breaker compressor OH                               | 13-Jun-2025 | 08:00 | 13-Jun-2025 | 18:00 |                                                                          | PLANNED | Requested |  |

|     |          |         |           |     |                                                                                                                                                          |        |   |                                                                                                             |             |       |             |       |                                                                          |         |           |  |
|-----|----------|---------|-----------|-----|----------------------------------------------------------------------------------------------------------------------------------------------------------|--------|---|-------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|--------------------------------------------------------------------------|---------|-----------|--|
| 800 | RQ222825 | OCC_231 | ntpcos_sd | BAY | 408 TIE BAY - 400/11 KV 246 MVA GT 1 AT KOLDAM(NT) (NTPC) AND 400/11 KV 246 MVA GT 2 AT KOLDAM(NT) AT 400 KV KOLDAM(NT) (NTPC)                           | NTPC   | C | For 400 KV breaker (407 Bay) compressor OH                                                                  | 12-Jun-2025 | 08:00 | 12-Jun-2025 | 18:00 | 407 Bay is not available in NRLDC website. 408 bay was selected instead. | PLANNED | Requested |  |
| 801 | RQ222816 | OCC_231 | ntpcos_sd | BAY | 406 MAIN BAY - 400KV KOLDAM(NT)-PARBATI POOLING BANALA(PG) (UNDEF) CKT-1 AT KOLDAM(NT)                                                                   | NTPC   | C | For 400 KV breaker compressor OH                                                                            | 11-Jun-2025 | 08:00 | 11-Jun-2025 | 18:00 |                                                                          | PLANNED | Requested |  |
| 802 | RQ221637 | OCC_231 | ntpcos_sd | BAY | 409 MAIN BAY - 400/220KV 500 MVA ICT 5 AT DADRI(NT)                                                                                                      | NTPC   | C | Main Bay S/D Needed for 400kv CB Gasket Replacement by M/s ABB.                                             | 10-Jun-2025 | 08:00 | 17-Jun-2025 | 18:00 | ICT-5 shall remain charge through Tie Bay                                | PLANNED | Requested |  |
| 803 | RQ222815 | OCC_231 | ntpcos_sd | BAY | 405 TIE BAY - 400KV NALLAGARH(PG)-KOLDAM(NT) (PG) CKT-1 AND 400KV KOLDAM(NT)-PARBATI POOLING BANALA(PG) (UNDEF) CKT-1 AT KOLDAM(NT)                      | NTPC   | C | For 400 KV breaker compressor OH                                                                            | 10-Jun-2025 | 08:00 | 10-Jun-2025 | 18:00 |                                                                          | PLANNED | Requested |  |
| 804 | RQ222814 | OCC_231 | ntpcos_sd | BAY | 404 MAIN BAY - 400KV NALLAGARH(PG)-KOLDAM(NT) (PG) CKT-1 AT KOLDAM(NT)                                                                                   | NTPC   | C | For 400 KV breaker compressor OH                                                                            | 09-Jun-2025 | 08:00 | 09-Jun-2025 | 18:00 |                                                                          | PLANNED | Requested |  |
| 805 | RQ221636 | OCC_231 | ntpcos_sd | BAY | 412 MAIN BAY - 400KV DADRI(NT)-PANIPAT(BB) (PG) CKT-1 AT DADRI(NT)                                                                                       | NTPC   | C | Main Bay S/D Needed for 400kv CB Gasket Replacement by M/s ABB.                                             | 02-Jun-2025 | 08:00 | 08-Jun-2025 | 18:00 | Line shall remain charge through Tie bay                                 | PLANNED | Requested |  |
| 806 | RQ221914 | OCC_231 | cpcc2_sd  | BAY | 405 MAIN BAY - 400KV NEWWANPOH-WAGOORA (PG) CKT-1 AT WAGOORA(PG)                                                                                         |        | C | For Pole and interrupter overhauling in 40552 Pneumatic CB. Line shall remain charged through 400kv TBC Bay | 21-Jun-2025 | 09:00 | 26-Jun-2025 | 18:00 | Kindly approve.                                                          | PLANNED | Requested |  |
| 807 | RQ221918 | OCC_231 | cpcc2_sd  | BAY | 420 TIE BAY - 400 KV KISHENPUR-MOGA (PG) CKT-2 (POWERGRID) AND 400 KV MOGA-HISSAR (PG) CKT-3 AT 400 KV MOGA(PG) (POWERGRID)                              |        | C | For Overhauling of CB Drive                                                                                 | 19-Jun-2025 | 09:00 | 21-Jun-2025 | 18:00 | Kindly approve.                                                          | PLANNED | Requested |  |
| 808 | RQ221917 | OCC_231 | cpcc2_sd  | BAY | 419 MAIN BAY - 400 KV KISHENPUR-MOGA (PG) CKT-2 (POWERGRID)                                                                                              |        | C | For Overhauling of CB Drive                                                                                 | 16-Jun-2025 | 09:00 | 18-Jun-2025 | 18:00 | Kindly approve.                                                          | PLANNED | Requested |  |
| 809 | RQ221913 | OCC_231 | cpcc2_sd  | BAY | 404 MAIN BAY - 400KV NEWWANPOH-WAGOORA (PG) CKT-2 AT WAGOORA(PG)                                                                                         |        | C | For Pole and interrupter overhauling in 40452 Pneumatic CB. Line shall remain charged through 400kv TBC Bay | 16-Jun-2025 | 09:00 | 20-Jun-2025 | 18:00 | Kindly approve.                                                          | PLANNED | Requested |  |
| 810 | RQ221916 | OCC_231 | cpcc2_sd  | BAY | 415 MAIN BAY - 400 KV KISHENPUR-MOGA (PG) CKT-1 (POWERGRID) AT MOGA(PG)                                                                                  |        | C | For Overhauling of CB Drive                                                                                 | 12-Jun-2025 | 09:00 | 14-Jun-2025 | 18:00 | Kindly approve.                                                          | PLANNED | Requested |  |
| 811 | RQ221915 | OCC_231 | cpcc2_sd  | BAY | 414 TIE BAY - 50 MVAR BUS REACTOR NO 1 AT 400KV MOGA(PG) (POWERGRID) AND 400 KV KISHENPUR-MOGA (PG) CKT-1 AT 400 KV MOGA(PG) (POWERGRID)                 |        | C | For Overhauling of CB Drive                                                                                 | 09-Jun-2025 | 09:00 | 11-Jun-2025 | 18:00 | Kindly approve.                                                          | PLANNED | Requested |  |
| 812 | RQ221905 | OCC_231 | stuup_sd  | BAY | 405 BUS COUPLER BAY - 400 KV JEHTA_HARDOI ROAD (UP) - BUS 1 (UPPTCL) AND 400 KV JEHTA_HARDOI ROAD (UP) - BUS 2 AT 400 KV JEHTA_HARDOI ROAD (UP) (UPPTCL) | UPPTCL | C | * Shutdown of 400 kv Bus Coupler for maintenance work                                                       | 20-Jun-2025 | 10:00 | 20-Jun-2025 | 17:00 |                                                                          | PLANNED | Requested |  |
| 813 | RQ221912 | OCC_231 | stuup_sd  | BAY | 403 BUS COUPLER BAY - 400KV BUS 1 AT BAREILLY(UP) AND 400KV BUS 2 AT BAREILLY(UP)                                                                        | UPPTCL | C | * For preventive maintenance work. No supply affected.                                                      | 09-Jun-2025 | 08:00 | 09-Jun-2025 | 17:00 |                                                                          | PLANNED | Requested |  |
| 814 | RQ221873 | OCC_231 | stuup_sd  | BAY | 401 MAIN BAY - 400 KV AZAMGARH-GORAKHPUR (UP) CKT-1 (UPPTCL) AT 400 KV GORAKHPUR(UP)                                                                     | UPPTCL | C | * SHUT DOWN OF 400 KV AZAMGARH C.B FOR MAJOR UING OF C.B . SUPPLY RUN THROUGH 400 KV TBC BAY.               | 04-Jun-2025 | 10:00 | 09-Jun-2025 | 18:00 |                                                                          | PLANNED | Requested |  |
| 815 | RQ222843 | OCC_231 | sldcrs_sd | BAY | 405 TIE BAY - 400KV AJMER(RS)-DEEDWANA(MTS) (MTS) CKT-1 AND 400KV AJMER-BHILWARA (RS) CKT-2 AT AJMER(RS)                                                 | RRVPNL | D | Quarterly maintenance work of associated equipments of Bay.                                                 | 20-Jun-2025 | 08:00 | 20-Jun-2025 | 18:00 |                                                                          | PLANNED | Requested |  |
| 816 | RQ222832 | OCC_231 | sldcrs_sd | BAY | 401052D MAIN BAY - 400KV PHAGI-AJMER (RS) CKT-1 AT PHAGI(RS)                                                                                             | RRVPNL | D | QUARTERLY MAINTENANCE WORK OF ASSOCITED BAY EQUIPMENTS                                                      | 19-Jun-2025 | 08:00 | 20-Jun-2025 | 18:00 |                                                                          | PLANNED | Requested |  |
| 817 | RQ222842 | OCC_231 | sldcrs_sd | BAY | 404 MAIN BAY - 400KV AJMER-BHILWARA (RS) CKT-2 AND SELECT AT AJMER(RS)                                                                                   | RRVPNL | D | Quarterly maintenance work of associated equipments of Bay.                                                 | 19-Jun-2025 | 08:00 | 19-Jun-2025 | 18:00 |                                                                          | PLANNED | Requested |  |
| 818 | RQ222849 | OCC_231 | sldcrs_sd | BAY | 40652T TIE BAY - 400 KV MERTA-HEERAPURA (RS) CKT-1 AND 125 MVAR BUS REACTOR NO 1 AT 400KV MERTA(RS) AT 400 KV MERTA(RS)                                  | RRVPNL | D | QUARTERLY MAINT.WORK                                                                                        | 17-Jun-2025 | 08:00 | 17-Jun-2025 | 18:00 |                                                                          | PLANNED | Requested |  |
| 819 | RQ222851 | OCC_231 | sldcrs_sd | BAY | 40652B MAIN BAY - 400 KV MERTA-HEERAPURA (RS) CKT-1 AT MERTA                                                                                             | RRVPNL | D | QUARTERLY MAINT.WORK                                                                                        | 16-Jun-2025 | 08:00 | 16-Jun-2025 | 18:00 |                                                                          | PLANNED | Requested |  |

|     |          |         |           |             |                                                                                                                                               |        |   |                                                                                            |             |       |             |       |                                                                             |         |           |  |
|-----|----------|---------|-----------|-------------|-----------------------------------------------------------------------------------------------------------------------------------------------|--------|---|--------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|-----------------------------------------------------------------------------|---------|-----------|--|
| 820 | RQ222850 | OCC_231 | sldcrs_sd | BAY         | 40652A MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV MERTA(RS)                                                                                | RRVPNL | D | QUARTERLY MAINT.WORK                                                                       | 13-Jun-2025 | 08:00 | 13-Jun-2025 | 18:00 |                                                                             | PLANNED | Requested |  |
| 821 | RQ222848 | OCC_231 | sldcrs_sd | BAY         | 40552A MAIN BAY - 400/220 KV 315 MVA ICT 2 AT MERTA(RS)                                                                                       | RRVPNL | D | QUARTERLY MAINT.WORK                                                                       | 10-Jun-2025 | 08:00 | 10-Jun-2025 | 18:00 |                                                                             | PLANNED | Requested |  |
| 822 | RQ222852 | OCC_231 | sldcrs_sd | BAY         | 40552B MAIN BAY - 400 KV MERTA-RATANGARH (RS) CKT-1 AT MERTA                                                                                  | RRVPNL | D | QUARTERLY MAINT.WORK                                                                       | 09-Jun-2025 | 08:00 | 09-Jun-2025 | 18:00 |                                                                             | PLANNED | Requested |  |
| 823 | RQ222827 | OCC_231 | sldcrs_sd | BAY         | 402-52T TIE BAY - 400 KV ANTA(RS)-KOTA(PG) (RS) CKT-1 (RRVPNL) AND 400 KV ANTA-CHHABRA (RS) CKT-1 AT 400 KV ANTA(RS) (RRVPNL)                 | RRVPNL | D | Half Yearly Maintenance work                                                               | 06-Jun-2025 | 08:00 | 06-Jun-2025 | 18:00 |                                                                             | PLANNED | Requested |  |
| 824 | RQ222828 | OCC_231 | sldcrs_sd | BAY         | 402-52C MAIN BAY - 400 KV ANTA(RS)-KOTA(PG) (RS) CKT-1 (RRVPNL)                                                                               | RRVPNL | D | Half Yearly Maintenance work                                                               | 05-Jun-2025 | 08:00 | 05-Jun-2025 | 18:00 |                                                                             | PLANNED | Requested |  |
| 825 | RQ222826 | OCC_231 | sldcrs_sd | BAY         | 402-52D MAIN BAY - 400 KV ANTA-CHHABRA (RS) CKT-1 (RRVPNL)                                                                                    | RRVPNL | D | Half Yearly Maintenance work                                                               | 04-Jun-2025 | 08:00 | 04-Jun-2025 | 18:00 |                                                                             | PLANNED | Requested |  |
| 826 | RQ222847 | OCC_231 | sldcrs_sd | BAY         | 40552T TIE BAY - 400 KV MERTA-RATANGARH (RS) CKT-1 AND 400/220 KV 315 MVA ICT 2 AT MERTA(RS) AT 400 KV MERTA(RS)                              | RRVPNL | C | OVERHAULING OF CIRCUIT BREAKER & QUARTERLY MAINT.WORK                                      | 02-Jun-2025 | 08:00 | 04-Jun-2025 | 18:00 |                                                                             | PLANNED | Requested |  |
| 827 | RQ222553 | OCC_231 | cpcc1_sd  | BAY         | 40552T TIE BAY - 400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-1 (RRVPNL) AND 400 KV HEERAPURA-HINDALUN (RS) CKT-1 AT 400 KV HEERAPURA(RS) (RRVPNL) | RRVPNL | C | For retrofitting work                                                                      | 01-Jun-2025 | 08:00 | 30-Jun-2025 | 18:00 |                                                                             | PLANNED | Requested |  |
| 828 | RQ222854 | OCC_231 | sldcrs_sd | BAY         | 409 MAIN BAY - 63 MVAR BUS REACTOR NO 2 AT 400 KV KAWAI SCTPS(APR)                                                                            | APRL   | D | Annual maintenance and testing of Bay equipments (CB & CT)                                 | 16-Jun-2025 | 08:00 | 16-Jun-2025 | 18:00 |                                                                             | PLANNED | Requested |  |
| 829 | RQ222853 | OCC_231 | sldcrs_sd | BAY         | 408 TIE BAY - 63 MVAR BUS REACTOR NO 2 AT 400 KV KAWAI SCTPS(APR) AND 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2                             | APRL   | D | Annual maintenance and testing of Bay equipments (CB & CT)                                 | 13-Jun-2025 | 08:00 | 13-Jun-2025 | 18:00 |                                                                             | PLANNED | Requested |  |
| 830 | RQ222855 | OCC_231 | sldcrs_sd | BAY         | 402 TIE BAY - 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1 AND 63 MVAR BUS REACTOR NO 1 AT 400 KV KAWAI SCTPS(APR) AT 400 KV KAWAI SCTPS(APR)  | APRL   | D | Annual maintenance and testing of Bay equipments (CB & CT)                                 | 11-Jun-2025 | 08:00 | 11-Jun-2025 | 18:00 |                                                                             | PLANNED | Requested |  |
| 831 | RQ222856 | OCC_231 | sldcrs_sd | BAY         | 401 MAIN BAY - 63 MVAR BUS REACTOR NO 1 AT 400 KV KAWAI SCTPS(APR)                                                                            | APRL   | D | Annual maintenance and testing of Bay equipments (CB & CT)                                 | 09-Jun-2025 | 08:00 | 09-Jun-2025 | 18:00 |                                                                             | PLANNED | Requested |  |
| 832 | RQ221645 | OCC_231 | sldcps_sd | BAY         | 404 MAIN BAY - 400KV TALWANDI SABOO(PSG)-MUKTSAR(P5) (P5) CKT-2 AT MUKTSAR(P5)                                                                | PSTCL  | D | Protection Testing                                                                         | 13-Jun-2025 | 14:00 | 13-Jun-2025 | 18:00 |                                                                             | PLANNED | Requested |  |
| 833 | RQ221644 | OCC_231 | sldcps_sd | BAY         | 403 MAIN BAY - 400KV MUKTSAR-MAKHU (P5) CKT-1 AT MUKTSAR(P5)                                                                                  | PSTCL  | D | Protection Testing                                                                         | 13-Jun-2025 | 09:00 | 13-Jun-2025 | 14:00 |                                                                             | PLANNED | Requested |  |
| 834 | RQ221647 | OCC_231 | sldcps_sd | BAY         | 402 TIE BAY - 400KV TALWANDI SABOO(PSG)-MUKTSAR(P5) (P5) CKT-1 AND 400KV MUKTSAR-MAKHU (P5) CKT-1 AT MUKTSAR(P5)                              | PSTCL  | D | Protection Testing                                                                         | 06-Jun-2025 | 15:00 | 06-Jun-2025 | 18:00 | line remains charged during shutdown. Shutdown was taken one by one on bay. | PLANNED | Requested |  |
| 835 | RQ221643 | OCC_231 | sldcps_sd | BAY         | 401 MAIN BAY - 400KV TALWANDI SABOO(PSG)-MUKTSAR(P5) (P5) CKT-1 AT MUKTSAR(P5)                                                                | PSTCL  | D | Protection Testing                                                                         | 06-Jun-2025 | 08:00 | 06-Jun-2025 | 18:00 |                                                                             | PLANNED | Requested |  |
| 836 | RQ221646 | OCC_231 | sldcps_sd | BAY         | 415 MAIN BAY - 400KV RAJPURA TPS(P5G)-RAJPURA(P5) (P5) CKT-2 AT RAJPURA(P5)                                                                   | PSTCL  | D | Annual maintenance and Protection testing of bay equipments.                               | 05-Jun-2025 | 08:00 | 05-Jun-2025 | 18:00 |                                                                             | PLANNED | Requested |  |
| 837 | RQ221642 | OCC_231 | sldcps_sd | BAY         | 409 MAIN BAY - 400/220KV 315 MVA ICT 1 AT MUKTSAR(P5)                                                                                         | PSTCL  | D | General Maintenance                                                                        | 02-Jun-2025 | 08:00 | 02-Jun-2025 | 18:00 |                                                                             | PLANNED | Requested |  |
| 838 | RQ221878 | OCC_231 | rappc_sd  | BAY         | 410 MAIN BAY - 400KV RAP5_C(NP)-KOTA(PG) (PG) CKT-2 AT RAP5_C(NP)                                                                             | NPCIL  | C | Preventive maintenance is to be carried out of KOTA-2 bay equipments in dia-04 at RAPP-7&8 | 03-Jun-2025 | 06:00 | 03-Jun-2025 | 18:00 |                                                                             | PLANNED | Requested |  |
| 839 | RQ221641 | OCC_231 | ntpcos_sd | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT DADRI(NT)                                                                                                         | NTPC   | C | Gravel replacement and oil drain pit drain restoration work.                               | 28-Jun-2025 | 08:00 | 30-Jun-2025 | 18:00 |                                                                             | PLANNED | Requested |  |
| 840 | RQ222378 | OCC_231 | cpcc1_sd  | TRANSFORMER | 400/220 KV 500 MVA ICT 4 AT FATEHGARH_II(PG)                                                                                                  |        | D | For RTCC commissioning & CoE Compliances, AMP of ICT                                       | 27-Jun-2025 | 18:00 | 30-Jun-2025 | 23:00 |                                                                             | PLANNED | Requested |  |
| 841 | RQ222376 | OCC_231 | cpcc1_sd  | TRANSFORMER | 400/220 KV 500 MVA ICT 2 AT FATEHGARH_II(PG)                                                                                                  |        | D | For erection work of bay extension of 400kv/220kv ICT 11 Dia at Fatehgarh 2 RS INFRA       | 26-Jun-2025 | 18:00 | 27-Jun-2025 | 23:00 |                                                                             | PLANNED | Requested |  |
| 842 | RQ222359 | OCC_231 | cpcc1_sd  | TRANSFORMER | 400/220 KV 500 MVA ICT 5 AT BIKANER_2 (PBTSL)                                                                                                 |        | D | For Bay Extension works                                                                    | 26-Jun-2025 | 17:00 | 27-Jun-2025 | 23:00 |                                                                             | PLANNED | Requested |  |
| 843 | RQ221956 | OCC_231 | cpcc2_sd  | TRANSFORMER | 400/220 KV 500 MVA ICT 3 AT JALANDHAR(PG)                                                                                                     |        | D | FOR LBB & 220KV BUS BAR PROT RETROFITTING                                                  | 26-Jun-2025 | 10:00 | 26-Jun-2025 | 12:00 | Kindly approve.                                                             | PLANNED | Requested |  |

|     |          |         |          |             |                                                     |  |   |                                                                                                                                               |             |       |             |       |                 |         |           |  |
|-----|----------|---------|----------|-------------|-----------------------------------------------------|--|---|-----------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|-----------------|---------|-----------|--|
| 844 | RQ222320 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 315 MVA<br>ICT 3 AT BHIWADI(PG)          |  | D | Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays in its main bay and AMP works | 26-Jun-2025 | 09:00 | 26-Jun-2025 | 18:00 |                 | PLANNED | Requested |  |
| 845 | RQ222375 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA<br>ICT 1 AT<br>FATEHGARH_II(PG)  |  | D | For erection work of bay extension of 400kV/220kV ICT 11 Dia at Fatehgarh 2 RS INFRA                                                          | 25-Jun-2025 | 18:00 | 26-Jun-2025 | 23:00 |                 | PLANNED | Requested |  |
| 846 | RQ221955 | OCC_231 | cpcc2_sd | TRANSFORMER | 400/220 KV 315 MVA<br>ICT 2 AT<br>JALANDHAR(PG)     |  | D | FOR LBB & 220KV BUS BAR PROT RETROFITTING                                                                                                     | 25-Jun-2025 | 10:00 | 25-Jun-2025 | 12:00 | Kindly approve. | PLANNED | Requested |  |
| 847 | RQ222319 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 315 MVA<br>ICT 2 AT BHIWADI(PG)          |  | D | Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays in its main bay and AMP works | 25-Jun-2025 | 09:00 | 25-Jun-2025 | 18:00 |                 | PLANNED | Requested |  |
| 848 | RQ222356 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA<br>ICT 2 AT BIKANER_2<br>(PBTSL) |  | D | For Bay Extension works                                                                                                                       | 24-Jun-2025 | 17:00 | 25-Jun-2025 | 23:00 |                 | PLANNED | Requested |  |
| 849 | RQ221954 | OCC_231 | cpcc2_sd | TRANSFORMER | 400/220 KV 315 MVA<br>ICT 1 AT<br>JALANDHAR(PG)     |  | D | FOR LBB & 220KV BUS BAR PROT RETROFITTING                                                                                                     | 24-Jun-2025 | 10:00 | 24-Jun-2025 | 12:00 | Kindly approve. | PLANNED | Requested |  |
| 850 | RQ222318 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 315 MVA<br>ICT 1 AT BHIWADI(PG)          |  | D | Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays in its main bay and AMP works | 24-Jun-2025 | 09:00 | 24-Jun-2025 | 18:00 |                 | PLANNED | Requested |  |
| 851 | RQ222312 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA<br>ICT 8 AT BHADLA_2 (PG)        |  | D | AMP Work, CSD Fine Tuning                                                                                                                     | 23-Jun-2025 | 18:00 | 24-Jun-2025 | 23:00 |                 | PLANNED | Requested |  |
| 852 | RQ222374 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA<br>ICT 10 AT<br>FATEHGARH_II(PG) |  | D | For RTCC commissioning, Erection of the LM tower near 220 KV GIS bus duct                                                                     | 23-Jun-2025 | 18:00 | 24-Jun-2025 | 23:00 |                 | PLANNED | Requested |  |
| 853 | RQ221950 | OCC_231 | cpcc2_sd | TRANSFORMER | 400/220 KV 315 MVA<br>ICT 1 AT DEHAR(BB)            |  | D | For AMP of ICT along with its associated 400 KV & 220 KV Bays & Mech. Protection modification.                                                | 23-Jun-2025 | 10:00 | 23-Jun-2025 | 16:00 | Kindly approve. | PLANNED | Requested |  |
| 854 | RQ222338 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA<br>ICT 3 AT BASSI(PG)            |  | D | 400kV Busbar Relay Retrofitment work.                                                                                                         | 23-Jun-2025 | 09:00 | 24-Jun-2025 | 18:00 |                 | PLANNED | Requested |  |
| 855 | RQ222377 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA<br>ICT 3 AT<br>FATEHGARH_II(PG)  |  | D | For RTCC commissioning & CoE Compliances, AMP of ICT                                                                                          | 22-Jun-2025 | 18:00 | 24-Jun-2025 | 23:00 |                 | PLANNED | Requested |  |
| 856 | RQ222355 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA<br>ICT 1 AT BIKANER_2<br>(PBTSL) |  | D | For Bay Extension works                                                                                                                       | 22-Jun-2025 | 17:00 | 23-Jun-2025 | 23:00 |                 | PLANNED | Requested |  |
| 857 | RQ222373 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA<br>ICT 9 AT<br>FATEHGARH_II(PG)  |  | D | For RTCC commissioning & CoE Compliances, AMP of ICT                                                                                          | 21-Jun-2025 | 18:00 | 22-Jun-2025 | 23:00 |                 | PLANNED | Requested |  |
| 858 | RQ222311 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA<br>ICT 7 AT BHADLA_2 (PG)        |  | D | AMP Work, CSD Fine Tuning                                                                                                                     | 21-Jun-2025 | 18:00 | 22-Jun-2025 | 23:00 |                 | PLANNED | Requested |  |
| 859 | RQ222379 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA<br>ICT 5 AT<br>FATEHGARH_II(PG)  |  | D | For RTCC commissioning & CoE Compliances, AMP of ICT                                                                                          | 21-Jun-2025 | 18:00 | 22-Jun-2025 | 23:00 |                 | PLANNED | Requested |  |
| 860 | RQ222337 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 315 MVA<br>ICT 1 AT BASSI(PG)            |  | D | 400kV Busbar Relay Retrofitment work.                                                                                                         | 21-Jun-2025 | 09:00 | 22-Jun-2025 | 18:00 |                 | PLANNED | Requested |  |
| 861 | RQ222372 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA<br>ICT 8 AT<br>FATEHGARH_II(PG)  |  | D | For RTCC commissioning & CoE Compliances                                                                                                      | 19-Jun-2025 | 18:00 | 20-Jun-2025 | 23:00 |                 | PLANNED | Requested |  |
| 862 | RQ222310 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA<br>ICT 6 AT BHADLA_2 (PG)        |  | D | AMP Work, CSD Fine Tuning                                                                                                                     | 19-Jun-2025 | 18:00 | 20-Jun-2025 | 23:00 |                 | PLANNED | Requested |  |
| 863 | RQ222331 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA<br>ICT 8 AT BHADLA(PG)           |  | D | Attending COE/protection Audit points & CSD fine tuning                                                                                       | 19-Jun-2025 | 09:00 | 19-Jun-2025 | 18:00 |                 | PLANNED | Requested |  |
| 864 | RQ222333 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA<br>ICT 2 AT BAGHPAT(PG)          |  | D | General AMP of ICT & Relay Testing Work                                                                                                       | 18-Jun-2025 | 09:00 | 18-Jun-2025 | 18:00 |                 | PLANNED | Requested |  |
| 865 | RQ222330 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA<br>ICT 5 AT BHADLA(PG)           |  | D | Attending COE/protection Audit points & CSD fine tuning                                                                                       | 18-Jun-2025 | 09:00 | 18-Jun-2025 | 18:00 |                 | PLANNED | Requested |  |
| 866 | RQ222371 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA<br>ICT 7 AT<br>FATEHGARH_II(PG)  |  | D | For RTCC commissioning & CoE Compliances                                                                                                      | 17-Jun-2025 | 18:00 | 18-Jun-2025 | 23:00 |                 | PLANNED | Requested |  |
| 867 | RQ222309 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA<br>ICT 5 AT BHADLA_2 (PG)        |  | D | AMP Work, CSD Fine Tuning                                                                                                                     | 17-Jun-2025 | 18:00 | 18-Jun-2025 | 23:00 |                 | PLANNED | Requested |  |
| 868 | RQ222362 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA<br>ICT 8 AT BIKANER_2<br>(PBTSL) |  | D | For Bay Extension works                                                                                                                       | 17-Jun-2025 | 17:00 | 20-Jun-2025 | 23:00 |                 | PLANNED | Requested |  |
| 869 | RQ222349 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA<br>ICT 4 AT MANDOLA(PG)          |  | D | FOR AMP WORK                                                                                                                                  | 17-Jun-2025 | 09:00 | 17-Jun-2025 | 18:00 |                 | PLANNED | Requested |  |
| 870 | RQ222329 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA<br>ICT 6 AT BHADLA(PG)           |  | D | Attending COE/protection Audit points & CSD fine tuning                                                                                       | 17-Jun-2025 | 09:00 | 17-Jun-2025 | 18:00 |                 | PLANNED | Requested |  |
| 871 | RQ222380 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA<br>ICT 6 AT<br>FATEHGARH_II(PG)  |  | D | For AMP works                                                                                                                                 | 16-Jun-2025 | 18:00 | 16-Jun-2025 | 23:00 |                 | PLANNED | Requested |  |
| 872 | RQ222341 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA<br>ICT 3 AT BIKANER(PG)          |  | D | AMP work                                                                                                                                      | 16-Jun-2025 | 15:00 | 16-Jun-2025 | 23:59 |                 | PLANNED | Requested |  |
| 873 | RQ222332 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA<br>ICT 1 AT BAGHPAT(PG)          |  | C | For SF6 gas leakage arrest work in 220 kV side LA of Y-phase and General AMP                                                                  | 16-Jun-2025 | 09:00 | 17-Jun-2025 | 18:00 |                 | PLANNED | Requested |  |
| 874 | RQ222308 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA<br>ICT 4 AT BHADLA_2 (PG)        |  | D | AMP Work, CSD Fine Tuning                                                                                                                     | 15-Jun-2025 | 18:00 | 16-Jun-2025 | 23:00 |                 | PLANNED | Requested |  |
| 875 | RQ222370 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA<br>ICT 6 AT<br>FATEHGARH_II(PG)  |  | D | For RTCC commissioning & CoE Compliances                                                                                                      | 15-Jun-2025 | 18:00 | 16-Jun-2025 | 23:00 |                 | PLANNED | Requested |  |

|     |          |         |          |             |                                                           |  |   |                                                                                                                                |             |       |             |       |                                          |         |           |  |
|-----|----------|---------|----------|-------------|-----------------------------------------------------------|--|---|--------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|------------------------------------------|---------|-----------|--|
| 876 | RQ222317 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 315 MVA<br>ICT 3 AT BHIWADI(PG)                |  | D | Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays in its tie bay | 14-Jun-2025 | 09:00 | 14-Jun-2025 | 13:00 |                                          | PLANNED | Requested |  |
| 877 | RQ222307 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA<br>ICT 3 AT BHADLA_2 (PG)              |  | D | AMP Work, CSD Fine Tuning                                                                                                      | 13-Jun-2025 | 18:00 | 14-Jun-2025 | 23:00 |                                          | PLANNED | Requested |  |
| 878 | RQ222361 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA<br>ICT 7 AT BIKANER_2 (PBTSL)          |  | D | For Bay Extension works                                                                                                        | 13-Jun-2025 | 17:00 | 16-Jun-2025 | 23:00 |                                          | PLANNED | Requested |  |
| 879 | RQ221949 | OCC_231 | cpcc2_sd | TRANSFORMER | 400/220 KV 315 MVA<br>ICT 3 AT HAMIRPUR(PG)               |  | D | For AMP of ICT, Insulation Coating on Tertiary Bushing Live portion and Connectors.                                            | 13-Jun-2025 | 10:00 | 13-Jun-2025 | 16:00 | Kindly approve.                          | PLANNED | Requested |  |
| 880 | RQ222351 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 315 MVA<br>ICT 1 AT BAHADURGARH(PG)            |  | D | LBB TESTING AND GENERAL MAINTENANCE OF EQUIPMENTS                                                                              | 13-Jun-2025 | 09:00 | 13-Jun-2025 | 18:00 |                                          | PLANNED | Requested |  |
| 881 | RQ222352 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 315 MVA<br>ICT 3 AT BHINMAL(PG)                |  | D | AMP work                                                                                                                       | 12-Jun-2025 | 09:00 | 12-Jun-2025 | 18:00 |                                          | PLANNED | Requested |  |
| 882 | RQ222316 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 315 MVA<br>ICT 2 AT BHIWADI(PG)                |  | D | Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays in its tie bay | 12-Jun-2025 | 09:00 | 12-Jun-2025 | 13:00 |                                          | PLANNED | Requested |  |
| 883 | RQ222328 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA<br>ICT 7 AT BHADLA(PG)                 |  | D | Attending COE/protection Audit points & CSD fine tuning                                                                        | 12-Jun-2025 | 09:00 | 12-Jun-2025 | 18:00 |                                          | PLANNED | Requested |  |
| 884 | RQ222306 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA<br>ICT 2 AT BHADLA_2 (PG)              |  | D | AMP Work, CSD Fine Tuning                                                                                                      | 11-Jun-2025 | 18:00 | 12-Jun-2025 | 23:00 |                                          | PLANNED | Requested |  |
| 885 | RQ222340 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 315 MVA<br>ICT 2 AT ROORKEE(PG)                |  | D | relay retrofitment work                                                                                                        | 11-Jun-2025 | 09:00 | 11-Jun-2025 | 18:00 |                                          | PLANNED | Requested |  |
| 886 | RQ222315 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 315 MVA<br>ICT 1 AT BHIWADI(PG)                |  | D | Shutdown required for retrofitting and testing of electromechanical/static LBB relays with numerical LBB relays in its tie bay | 11-Jun-2025 | 09:00 | 11-Jun-2025 | 13:00 |                                          | PLANNED | Requested |  |
| 887 | RQ222327 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA<br>ICT 4 AT BHADLA(PG)                 |  | D | Attending COE/protection Audit points & CSD fine tuning                                                                        | 11-Jun-2025 | 09:00 | 11-Jun-2025 | 18:00 |                                          | PLANNED | Requested |  |
| 888 | RQ222348 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA<br>ICT 3 AT MANDOLA(PG)                |  | D | FOR AMP WORK                                                                                                                   | 11-Jun-2025 | 09:00 | 11-Jun-2025 | 18:00 |                                          | PLANNED | Requested |  |
| 889 | RQ222350 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA<br>ICT 2 AT BAHADURGARH(PG)            |  | D | LBB TESTING AND GENERAL MAINTENANCE OF EQUIPMENTS                                                                              | 11-Jun-2025 | 09:00 | 11-Jun-2025 | 18:00 |                                          | PLANNED | Requested |  |
| 890 | RQ222343 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA<br>ICT 1 AT BALLABHGARH(PG)            |  | D | For scheme checking work                                                                                                       | 11-Jun-2025 | 08:00 | 11-Jun-2025 | 18:00 |                                          | PLANNED | Requested |  |
| 891 | RQ222326 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA<br>ICT 3 AT BHADLA(PG)                 |  | D | Attending COE/protection Audit points & CSD fine tuning                                                                        | 10-Jun-2025 | 09:00 | 10-Jun-2025 | 18:00 |                                          | PLANNED | Requested |  |
| 892 | RQ222347 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA<br>ICT 2 AT MANDOLA(PG)                |  | D | FOR AMP WORK                                                                                                                   | 10-Jun-2025 | 09:00 | 10-Jun-2025 | 18:00 |                                          | PLANNED | Requested |  |
| 893 | RQ222339 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 315 MVA<br>ICT 1 AT ROORKEE(PG)                |  | D | relay retrofitment work                                                                                                        | 10-Jun-2025 | 09:00 | 10-Jun-2025 | 18:00 |                                          | PLANNED | Requested |  |
| 894 | RQ222342 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA<br>ICT 4 AT BALLABHGARH(PG)            |  | D | For scheme checking work                                                                                                       | 10-Jun-2025 | 08:00 | 10-Jun-2025 | 18:00 |                                          | PLANNED | Requested |  |
| 895 | RQ222305 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA<br>ICT 1 AT BHADLA_2 (PG)              |  | D | AMP Work, CSD Fine Tuning                                                                                                      | 09-Jun-2025 | 18:00 | 10-Jun-2025 | 23:00 |                                          | PLANNED | Requested |  |
| 896 | RQ222360 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA<br>ICT 6 AT BIKANER_2 (PBTSL)          |  | D | For Bay Extension works                                                                                                        | 09-Jun-2025 | 17:00 | 12-Jun-2025 | 23:00 |                                          | PLANNED | Requested |  |
| 897 | RQ221952 | OCC_231 | cpcc2_sd | TRANSFORMER | 400/220 KV 500 MVA<br>ICT 1 AT LUDHIANA(PG)               |  | D | AMP Work                                                                                                                       | 09-Jun-2025 | 10:00 | 09-Jun-2025 | 16:00 | Kindly approve.                          | PLANNED | Requested |  |
| 898 | RQ221953 | OCC_231 | cpcc2_sd | TRANSFORMER | 400/220 KV 315 MVA<br>ICT 3 AT SAMBA(PG)                  |  | D | AMP Work                                                                                                                       | 09-Jun-2025 | 10:00 | 09-Jun-2025 | 16:00 | Kindly approve.                          | PLANNED | Requested |  |
| 899 | RQ222325 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA<br>ICT 2 AT BHADLA(PG)                 |  | D | Attending COE/protection Audit points & CSD fine tuning                                                                        | 09-Jun-2025 | 09:00 | 09-Jun-2025 | 18:00 |                                          | PLANNED | Requested |  |
| 900 | RQ222354 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 315 MVA<br>ICT 1 AT HISSAR(PG)                 |  | D | AMP work                                                                                                                       | 09-Jun-2025 | 09:00 | 09-Jun-2025 | 18:00 |                                          | PLANNED | Requested |  |
| 901 | RQ222324 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA<br>ICT 1 AT BHADLA(PG)                 |  | D | Attending COE/protection Audit points & CSD fine tuning                                                                        | 07-Jun-2025 | 09:00 | 07-Jun-2025 | 18:00 |                                          | PLANNED | Requested |  |
| 902 | RQ222358 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA<br>ICT 4 AT BIKANER_2 (PBTSL)          |  | D | For Bay Extension works                                                                                                        | 05-Jun-2025 | 17:00 | 08-Jun-2025 | 23:00 |                                          | PLANNED | Requested |  |
| 903 | RQ222336 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 315 MVA<br>ICT 2 AT BASSI(PG)                  |  | D | 400kV Busbar Relay Retrofitment work.                                                                                          | 05-Jun-2025 | 09:00 | 11-Jun-2025 | 18:00 |                                          | PLANNED | Requested |  |
| 904 | RQ222345 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 315 MVA<br>ICT 2 AT SAHARANPUR(PG)             |  | D | For AMP Purpose                                                                                                                | 05-Jun-2025 | 08:00 | 05-Jun-2025 | 18:00 |                                          | PLANNED | Requested |  |
| 905 | RQ221957 | OCC_231 | cpcc2_sd | TRANSFORMER | 400/220 KV 315 MVA<br>ICT 2 AT WAGOORA(PG)                |  | D | For Replacement of 220kV ICT-2 20289B to Bus-2 Droppers Under ADDCAP vide CERC petition No 470/TT/2020 dated 14.10.2021        | 04-Jun-2025 | 09:00 | 04-Jun-2025 | 18:00 | Under construction head. Kindly approve. | PLANNED | Requested |  |
| 906 | RQ222344 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 315 MVA<br>ICT 1 AT SAHARANPUR(PG)             |  | D | For AMP Purpose                                                                                                                | 03-Jun-2025 | 08:00 | 03-Jun-2025 | 18:00 |                                          | PLANNED | Requested |  |
| 907 | RQ221948 | OCC_231 | cpcc2_sd | TRANSFORMER | 400/220 KV 315 MVA<br>ICT 2 AT PARBATI POOLING BANALA(PG) |  | C | Replacement of defective ICT-2 B phase Unit with Cold spare.                                                                   | 02-Jun-2025 | 09:00 | 04-Jun-2025 | 17:00 | Kindly approve.                          | PLANNED | Requested |  |
| 908 | RQ222346 | OCC_231 | cpcc1_sd | TRANSFORMER | 400/220 KV 500 MVA<br>ICT 1 AT MANDOLA(PG)                |  | D | FOR AMP WORK                                                                                                                   | 02-Jun-2025 | 09:00 | 02-Jun-2025 | 18:00 |                                          | PLANNED | Requested |  |

|     |          |         |           |             |                                                          |           |   |                                                                                                                                                                                        |             |       |             |       |                 |         |           |  |
|-----|----------|---------|-----------|-------------|----------------------------------------------------------|-----------|---|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|-----------------|---------|-----------|--|
| 909 | RQ221951 | OCC_231 | cpcc2_sd  | TRANSFORMER | 400/220 KV 500 MVA<br>ICT 3 AT PATIALA(PG)               |           | C | for AMP WORKS &<br>Internal Inspection                                                                                                                                                 | 02-Jun-2025 | 09:00 | 05-Jun-2025 | 17:30 | Kindly approve. | PLANNED | Requested |  |
| 910 | RQ222357 | OCC_231 | cpcc1_sd  | TRANSFORMER | 400/220 KV 500 MVA<br>ICT 3 AT BIKANER_2<br>(PBTSL)      |           | D | For Bay Extension works                                                                                                                                                                | 01-Jun-2025 | 17:00 | 04-Jun-2025 | 23:00 |                 | PLANNED | Requested |  |
| 911 | RQ222640 | OCC_231 | sldcrs_sd | TRANSFORMER | 400/220 KV 315 MVA<br>ICT 3 AT AJMER(RS)                 | RRVPNL    | D | Quarterly maintenance<br>work of associated<br>equipments of Bay.                                                                                                                      | 26-Jun-2025 | 08:00 | 26-Jun-2025 | 18:00 |                 | PLANNED | Requested |  |
| 912 | RQ222658 | OCC_231 | sldcrs_sd | TRANSFORMER | 400/220 KV 500 MVA<br>ICT 1 AT BHADLA(RS)                | RRVPNL    | D | Half Yearly Maintenance<br>work at 400KV GSS,<br>Bhadla                                                                                                                                | 23-Jun-2025 | 16:00 | 23-Jun-2025 | 23:00 |                 | PLANNED | Requested |  |
| 913 | RQ222638 | OCC_231 | sldcrs_sd | TRANSFORMER | 400/220 KV 500 MVA<br>ICT 1 AT BHADLA(RS)                | RRVPNL    | D | Half Yearly Maintenance<br>work at 400KV GSS,<br>Bhadla                                                                                                                                | 21-Jun-2025 | 16:00 | 21-Jun-2025 | 23:00 |                 | PLANNED | Requested |  |
| 914 | RQ222633 | OCC_231 | sldcrs_sd | TRANSFORMER | 400/220 KV 500 MVA<br>ICT 2 AT BHADLA(RS)                | RRVPNL    | D | Half Yearly Maintenance<br>work at 400KV GSS,<br>Bhadla                                                                                                                                | 19-Jun-2025 | 16:00 | 20-Jun-2025 | 23:00 |                 | PLANNED | Requested |  |
| 915 | RQ222639 | OCC_231 | sldcrs_sd | TRANSFORMER | 400/220 KV 315 MVA<br>ICT 3 AT<br>RATANGARH(RS)          | RRVPNL    | D | Half yearly maintenance<br>of ILT & bay equipments                                                                                                                                     | 19-Jun-2025 | 08:00 | 19-Jun-2025 | 18:00 |                 | PLANNED | Requested |  |
| 916 | RQ222645 | OCC_231 | sldcrs_sd | TRANSFORMER | 400/220 KV 315 MVA<br>ICT 1 AT KANKANI(RS)               | RRVPNL    | D | Preventive maintenance<br>& Testing of bay and<br>equipments                                                                                                                           | 18-Jun-2025 | 08:00 | 18-Jun-2025 | 18:00 |                 | PLANNED | Requested |  |
| 917 | RQ222642 | OCC_231 | sldcrs_sd | TRANSFORMER | 400/220 KV 500 MVA<br>ICT 3 AT BHADLA(RS)                | RRVPNL    | D | Half Yearly Maintenance<br>work at 400KV GSS,<br>Bhadla                                                                                                                                | 17-Jun-2025 | 16:00 | 18-Jun-2025 | 23:00 |                 | PLANNED | Requested |  |
| 918 | RQ222634 | OCC_231 | sldcrs_sd | TRANSFORMER | 400/220 KV 315 MVA<br>ICT 1 AT<br>RATANGARH(RS)          | RRVPNL    | D | Half yearly maintenance<br>of ILT & bay equipments                                                                                                                                     | 17-Jun-2025 | 08:00 | 17-Jun-2025 | 18:00 |                 | PLANNED | Requested |  |
| 919 | RQ222646 | OCC_231 | sldcrs_sd | TRANSFORMER | 400/220 KV 500 MVA<br>ICT 2 AT KANKANI(RS)               | RRVPNL    | D | Preventive maintenance<br>& Testing of bay and<br>equipments                                                                                                                           | 16-Jun-2025 | 08:00 | 16-Jun-2025 | 18:00 |                 | PLANNED | Requested |  |
| 920 | RQ222635 | OCC_231 | sldcrs_sd | TRANSFORMER | 400/220 KV 315 MVA<br>ICT 2 AT<br>RATANGARH(RS)          | RRVPNL    | D | Half yearly maintenance<br>of ILT & bay equipments                                                                                                                                     | 14-Jun-2025 | 08:00 | 14-Jun-2025 | 18:00 |                 | PLANNED | Requested |  |
| 921 | RQ222637 | OCC_231 | sldcrs_sd | TRANSFORMER | 400/220 KV 315 MVA<br>ICT 2 AT BABA(I(RS)                | RRVPNL    | D | Half Yearly maintenance<br>and testing of<br>equipments                                                                                                                                | 12-Jun-2025 | 06:00 | 12-Jun-2025 | 15:00 |                 | PLANNED | Requested |  |
| 922 | RQ222649 | OCC_231 | sldcrs_sd | TRANSFORMER | 400/220 KV 500 MVA<br>ICT 4 AT JAISALMER(RS)             | RRVPNL    | D | Half yearly Maintenance<br>and testing of<br>equipments at 400 KV<br>GSS Jsl-2 (Bhensara)                                                                                              | 05-Jun-2025 | 17:00 | 05-Jun-2025 | 23:00 |                 | PLANNED | Requested |  |
| 923 | RQ222632 | OCC_231 | sldcrs_sd | TRANSFORMER | 400/220 KV 315 MVA<br>ICT 1 AT BABA(I(RS)                | RRVPNL    | D | Half Yearly maintenance<br>and testing of<br>equipments                                                                                                                                | 05-Jun-2025 | 06:00 | 05-Jun-2025 | 15:00 |                 | PLANNED | Requested |  |
| 924 | RQ222644 | OCC_231 | sldcrs_sd | TRANSFORMER | 400/220 KV 500 MVA<br>ICT 3 AT JAISALMER(RS)             | RRVPNL    | D | Half yearly Maintenance<br>and testing of<br>equipments at 400 KV<br>GSS Jsl-2 (Bhensara)                                                                                              | 04-Jun-2025 | 17:00 | 04-Jun-2025 | 23:00 |                 | PLANNED | Requested |  |
| 925 | RQ222650 | OCC_231 | sldcrs_sd | TRANSFORMER | 400/220 KV 500 MVA<br>ICT 2 AT JAISALMER(RS)             | RRVPNL    | D | Half yearly Maintenance<br>and testing of<br>equipments at 400 KV<br>GSS Jsl-2 (Bhensara)                                                                                              | 03-Jun-2025 | 17:00 | 03-Jun-2025 | 23:00 |                 | PLANNED | Requested |  |
| 926 | RQ222643 | OCC_231 | sldcrs_sd | TRANSFORMER | 400/220 KV 500 MVA<br>ICT 1 AT JAISALMER(RS)             | RRVPNL    | D | Half yearly Maintenance<br>and testing of<br>equipments at 400 KV<br>GSS Jsl-2 (Bhensara)                                                                                              | 02-Jun-2025 | 17:00 | 02-Jun-2025 | 23:00 |                 | PLANNED | Requested |  |
| 927 | RQ222858 | OCC_231 | sldcrs_sd | TRANSFORMER | 400/220 KV 500 MVA<br>ICT 4 AT JAISALMER(RS)             | RRVPNL    | D | Shutdown is required on<br>19.05.2025 For<br>attending punch point of<br>Fine tuning of PSD<br>400/220KV, 500MVA ICT-<br>4 Bay No.406 & Bay<br>No.405 (Tie) of 400KV<br>Power Grid bay | 01-Jun-2025 | 08:00 | 01-Jun-2025 | 18:00 |                 | PLANNED | Requested |  |
| 928 | RQ221681 | OCC_231 | cpcc3_sd  | TRANSFORMER | 400/220 KV 315 MVA<br>ICT 1 AT KANPUR(PG)                | POWERGRID | D | AMP of ICT-1 at Kanpur                                                                                                                                                                 | 20-Jun-2025 | 08:00 | 20-Jun-2025 | 18:00 |                 | PLANNED | Requested |  |
| 929 | RQ221680 | OCC_231 | cpcc3_sd  | TRANSFORMER | 400/220 KV 315 MVA<br>ICT 2 AT KANPUR(PG)                | POWERGRID | D | AMP of ICT-2 at Kanpur                                                                                                                                                                 | 19-Jun-2025 | 08:00 | 19-Jun-2025 | 18:00 |                 | PLANNED | Requested |  |
| 930 | RQ221682 | OCC_231 | cpcc3_sd  | TRANSFORMER | 400/132 KV 200 MVA<br>ICT 1 AT BALIA(PG)                 | POWERGRID | D | ICT AMP                                                                                                                                                                                | 09-Jun-2025 | 09:00 | 09-Jun-2025 | 18:00 |                 | PLANNED | Requested |  |
| 931 | RQ222298 | OCC_231 | cpcc2_sd  | TRANSFORMER | 400/220 KV 315 MVA<br>ICT 3 AT<br>KISHENPUR(PG)          | POWERGRID | D | For AMP Works.                                                                                                                                                                         | 02-Jun-2025 | 10:00 | 02-Jun-2025 | 17:00 | Kindly approve. | PLANNED | Requested |  |
| 932 | RQ222299 | OCC_231 | cpcc2_sd  | TRANSFORMER | 400/220 KV 315 MVA<br>ICT 1 AT<br>KISHENPUR(PG)          | POWERGRID | D | For AMP Works.                                                                                                                                                                         | 01-Jun-2025 | 10:00 | 01-Jun-2025 | 17:00 | Kindly approve. | PLANNED | Requested |  |
| 933 | RQ221891 | OCC_231 | stuup_sd  | TRANSFORMER | 400/220 KV 500 MVA<br>ICT 3 AT ALIGARH(UP)               | UPPTCL    | D | Preventive Maintenance<br>and Testing Works                                                                                                                                            | 18-Jun-2025 | 08:00 | 18-Jun-2025 | 18:00 |                 | PLANNED | Requested |  |
| 934 | RQ221581 | OCC_231 | stuup_sd  | TRANSFORMER | 400/220 KV 315 MVA<br>ICT 4 AT<br>SULTANPUR(UP)          | UPPTCL    | C | * For Preventive<br>Maintenance of<br>Transformer                                                                                                                                      | 18-Jun-2025 | 00:00 | 18-Jun-2025 | 17:00 |                 | PLANNED | Requested |  |
| 935 | RQ221577 | OCC_231 | stuup_sd  | TRANSFORMER | 400/220 KV 500 MVA<br>ICT 2 AT JEHTA_HARDOI<br>ROAD (UP) | UPPTCL    | C | * Shutdown of 500 MVA<br>ICT-2 For Aircell<br>replacement work                                                                                                                         | 17-Jun-2025 | 10:00 | 18-Jun-2025 | 17:00 |                 | PLANNED | Requested |  |
| 936 | RQ221573 | OCC_231 | stuup_sd  | TRANSFORMER | 400/220 KV 315 MVA<br>ICT 2 AT PANKI(UP)                 | UPPTCL    | C | * SHUTDOWN OF 315<br>MVA ICT-II FOR<br>REPLACEMENT OF<br>315MVA ICT-II TO<br>500MVA ICT-II                                                                                             | 17-Jun-2025 | 10:00 | 16-Jul-2025 | 17:00 |                 | PLANNED | Requested |  |
| 937 | RQ221583 | OCC_231 | stuup_sd  | TRANSFORMER | 400/220 KV 315 MVA<br>ICT 3 AT<br>SULTANPUR(UP)          | UPPTCL    | C | * For Preventive<br>Maintenance of<br>Transformer                                                                                                                                      | 17-Jun-2025 | 10:00 | 17-Jun-2025 | 17:00 |                 | PLANNED | Requested |  |
| 938 | RQ221574 | OCC_231 | stuup_sd  | TRANSFORMER | 400/220 KV 500 MVA<br>ICT 1 AT PANKI(UP)                 | UPPTCL    | C | * SHUTDOWN OF<br>500MVA ICT-I FOR BAY<br>MAINTENANCE.                                                                                                                                  | 16-Jun-2025 | 10:00 | 16-Jun-2025 | 17:00 |                 | PLANNED | Requested |  |
| 939 | RQ221578 | OCC_231 | stuup_sd  | TRANSFORMER | 400/220 KV 500 MVA<br>ICT 1 AT JEHTA_HARDOI<br>ROAD (UP) | UPPTCL    | C | * Shutdown of 500 MVA<br>ICT-1 for OLTC auto<br>breather rectification<br>work                                                                                                         | 16-Jun-2025 | 10:00 | 16-Jun-2025 | 17:00 |                 | PLANNED | Requested |  |
| 940 | RQ221582 | OCC_231 | stuup_sd  | TRANSFORMER | 400/220 KV 315 MVA<br>ICT 1 AT<br>SULTANPUR(UP)          | UPPTCL    | C | * For Preventive<br>Maintenance of<br>Transformer                                                                                                                                      | 16-Jun-2025 | 10:00 | 16-Jun-2025 | 17:00 |                 | PLANNED | Requested |  |
| 941 | RQ221890 | OCC_231 | stuup_sd  | TRANSFORMER | 400/220 KV 315 MVA<br>ICT 2 AT ALIGARH(UP)               | UPPTCL    | D | Preventive Maintenance<br>and Testing Works                                                                                                                                            | 12-Jun-2025 | 08:00 | 12-Jun-2025 | 18:00 |                 | PLANNED | Requested |  |
| 942 | RQ221894 | OCC_231 | stuup_sd  | TRANSFORMER | 400/220 KV 500 MVA<br>ICT 1 AT<br>SAMBHAL_PRSTL (UP)     | UPPTCL    | D | AMP work                                                                                                                                                                               | 11-Jun-2025 | 10:00 | 11-Jun-2025 | 17:00 |                 | PLANNED | Requested |  |
| 943 | RQ221895 | OCC_231 | stuup_sd  | TRANSFORMER | 400/220 KV 500 MVA<br>ICT 2 AT<br>SAMBHAL_PRSTL (UP)     | UPPTCL    | D | AMP work                                                                                                                                                                               | 10-Jun-2025 | 10:00 | 10-Jun-2025 | 17:00 |                 | PLANNED | Requested |  |
| 944 | RQ221896 | OCC_231 | stuup_sd  | TRANSFORMER | 400/132 KV 100 MVA<br>ICT 3 AT ANPARA(UP)                | UPPTCL    | D | Bay Maintenance                                                                                                                                                                        | 06-Jun-2025 | 08:00 | 07-Jun-2025 | 18:00 |                 | PLANNED | Requested |  |

|     |          |         |           |                              |                                                                                        |           |   |                                                                                                                                                                        |             |       |             |       |                                                                                                                     |         |           |  |
|-----|----------|---------|-----------|------------------------------|----------------------------------------------------------------------------------------|-----------|---|------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|---------------------------------------------------------------------------------------------------------------------|---------|-----------|--|
| 945 | RQ221903 | OCC_231 | stuup_sd  | TRANSFORMER                  | 400/220 KV 200 MVA ICT 3 AT AGRA SOUTH(UP)                                             | UPPTCL    | D | Routine Maintenance and Test Work                                                                                                                                      | 05-Jun-2025 | 10:00 | 06-Jun-2025 | 18:00 | Supply will not be affected during shutdown period, as supply will fed from : 400/132 kv 200 MVA ICT-I and ICT-II   | PLANNED | Requested |  |
| 946 | RQ221580 | OCC_231 | stuup_sd  | TRANSFORMER                  | 400/220 KV 200 MVA ICT 3 AT AGRA SOUTH(UP)                                             | UPPTCL    | D | Routine maintenance and testing work                                                                                                                                   | 05-Jun-2025 | 10:00 | 06-Jun-2025 | 18:00 |                                                                                                                     | PLANNED | Requested |  |
| 947 | RQ221585 | OCC_231 | stuup_sd  | TRANSFORMER                  | 400/220 KV 315 MVA ICT 3 AT BAREILLY(UP)                                               | UPPTCL    | C | * For Preventive Maintenance works. No supply affected, maintained through 315 MVA ICT I and 315 MVA ICT II                                                            | 05-Jun-2025 | 08:00 | 05-Jun-2025 | 17:00 |                                                                                                                     | PLANNED | Requested |  |
| 948 | RQ221587 | OCC_231 | stuup_sd  | TRANSFORMER                  | 400/220 KV 315 MVA ICT 2 AT BAREILLY(UP)                                               | UPPTCL    | C | * For Preventive Maintenance works. No supply affected, maintained through >X 315 MVA ICT I and 315 MVA ICT III                                                        | 04-Jun-2025 | 08:00 | 04-Jun-2025 | 17:00 |                                                                                                                     | PLANNED | Requested |  |
| 949 | RQ221897 | OCC_231 | stuup_sd  | TRANSFORMER                  | 400/132 KV 100 MVA ICT 2 AT ANPARA(UP)                                                 | UPPTCL    | D | Bay Maintenance                                                                                                                                                        | 04-Jun-2025 | 08:00 | 05-Jun-2025 | 18:00 |                                                                                                                     | PLANNED | Requested |  |
| 950 | RQ221584 | OCC_231 | stuup_sd  | TRANSFORMER                  | 400/220 KV 315 MVA ICT 1 AT GR.NOIDA(UPC)                                              | UPPTCL    | D | * Routine testing work will be done related 315 MVA ICT 1 during this >X shutdown period.                                                                              | 04-Jun-2025 | 07:00 | 05-Jun-2025 | 18:00 |                                                                                                                     | PLANNED | Requested |  |
| 951 | RQ221579 | OCC_231 | stuup_sd  | TRANSFORMER                  | 400/220 KV 200 MVA ICT 1 AT AGRA SOUTH(UP)                                             | UPPTCL    | D | Routine maintenance and testing work                                                                                                                                   | 03-Jun-2025 | 10:00 | 04-Jun-2025 | 18:00 |                                                                                                                     | PLANNED | Requested |  |
| 952 | RQ221889 | OCC_231 | stuup_sd  | TRANSFORMER                  | 400/220 KV 500 MVA ICT 1 AT ALIGARH(UP)                                                | UPPTCL    | D | Preventive Maintenance and Testing Works                                                                                                                               | 03-Jun-2025 | 10:00 | 03-Jun-2025 | 18:00 |                                                                                                                     | PLANNED | Requested |  |
| 953 | RQ221902 | OCC_231 | stuup_sd  | TRANSFORMER                  | 400/220 KV 200 MVA ICT 1 AT AGRA SOUTH(UP)                                             | UPPTCL    | D | Routine Maintenance and Test Work                                                                                                                                      | 03-Jun-2025 | 10:00 | 04-Jun-2025 | 18:00 | Supply will not be affected during shutdown period, as supply will fed from : 400/132 kv 200 MVA ICT-II and ICT-III | PLANNED | Requested |  |
| 954 | RQ221586 | OCC_231 | stuup_sd  | TRANSFORMER                  | 400/220 KV 315 MVA ICT 1 AT BAREILLY(UP)                                               | UPPTCL    | C | * For Preventive Maintenance works. No supply affected, maintained through >X 315 MVA ICT II and 315 MVA ICT III                                                       | 03-Jun-2025 | 08:00 | 03-Jun-2025 | 17:00 |                                                                                                                     | PLANNED | Requested |  |
| 955 | RQ221576 | OCC_231 | stuup_sd  | TRANSFORMER                  | 400/220 KV 315 MVA ICT 2 AT ORAI(UP)                                                   | UPPTCL    | C | * for testing of configuration and testing of bus bar protection in 220 KV >X side bay of NEW ICT 315 MVA 3 to be commissioned                                         | 03-Jun-2025 | 07:00 | 03-Jun-2025 | 15:00 |                                                                                                                     | PLANNED | Requested |  |
| 956 | RQ221575 | OCC_231 | stuup_sd  | TRANSFORMER                  | 400/220 KV 315 MVA ICT 1 AT ORAI(UP)                                                   | UPPTCL    | C | * for testing of configuration and testing of bus bar protection in 220 KV >X side bay of NEW ICT 315 MVA 3 to be commissioned                                         | 03-Jun-2025 | 07:00 | 03-Jun-2025 | 15:00 |                                                                                                                     | PLANNED | Requested |  |
| 957 | RQ222648 | OCC_231 | slcds_sd  | TRANSFORMER                  | 400/220 KV 500 MVA ICT 5 AT JAISALMER(RS)                                              | RRVUNL    | D | Half yearly Maintenance and testing of equipments at 400 KV GSS Jsl-2 (Bhensara)                                                                                       | 06-Jun-2025 | 17:00 | 06-Jun-2025 | 23:00 |                                                                                                                     | PLANNED | Requested |  |
| 958 | RQ222857 | OCC_231 | slcds_sd  | TRANSFORMER                  | 400/220 KV 500 MVA ICT 5 AT JAISALMER(RS)                                              | RRVUNL    | D | Shutdown is required on 20.05.2025 For attending punch point of Fine tuning of PSD for 400/220KV ,500MVA ICT-5 Bay No.436 & Bay No.435 (Tie) of 400KV Renew power bay  | 01-Jun-2025 | 08:00 | 01-Jun-2025 | 18:00 |                                                                                                                     | PLANNED | Requested |  |
| 959 | RQ222581 | OCC_231 | slcdps_sd | TRANSFORMER                  | 400/220 KV 500 MVA ICT 4 AT RAIPURA(PG)                                                | PSTCL     | D | Annual protection testing of ICT and its related equipments.                                                                                                           | 05-Jun-2025 | 08:00 | 05-Jun-2025 | 18:00 |                                                                                                                     | PLANNED | Requested |  |
| 960 | RQ222579 | OCC_231 | slcdps_sd | TRANSFORMER                  | 400/220 KV 315 MVA ICT 1 AT NAKODAR(PG)                                                | PSTCL     | D | Periodic Maintenance                                                                                                                                                   | 04-Jun-2025 | 08:00 | 04-Jun-2025 | 18:00 |                                                                                                                     | PLANNED | Requested |  |
| 961 | RQ222750 | OCC_231 | cpcc2_sd  | TRANSFORMER                  | 220/66 KV 50 MVA ICT 2 AT KARGIL(PG)                                                   | POWERGRID | D | AMP work                                                                                                                                                               | 16-Jun-2025 | 10:00 | 16-Jun-2025 | 16:00 | Kindly approve                                                                                                      | PLANNED | Requested |  |
| 962 | RQ222751 | OCC_231 | cpcc2_sd  | TRANSFORMER                  | 220/66 KV 50 MVA ICT 1 AT KARGIL(PG)                                                   | POWERGRID | D | AMP work                                                                                                                                                               | 11-Jun-2025 | 10:00 | 11-Jun-2025 | 16:00 | Kindly approve                                                                                                      | PLANNED | Requested |  |
| 963 | RQ221666 | OCC_231 | cpcc3_sd  | TRANSFORMER                  | 220/132 KV 100 MVA ICT 2 AT SITARGANJ(PG)                                              | POWERGRID | D | WIRING OF BAY EQUIPMENT TO BE TERMINATED IN NEW BUS BAR PANEL (TO BE COMMISSIONED).                                                                                    | 10-Jun-2025 | 09:00 | 10-Jun-2025 | 18:00 |                                                                                                                     | PLANNED | Requested |  |
| 964 | RQ221670 | OCC_231 | cpcc3_sd  | TRANSFORMER                  | 220/132 KV 100 MVA ICT 3 AT SITARGANJ(PG)                                              | POWERGRID | D | FOR BUS BAR STABILITY TEST & RELAY TEST DURING RETROFITMENT OF BUS BAR PANEL AT SITARGANJ & For Arresting of Oil Seepage from 220/132KV ICT-3 at Sitarganj Substation. | 08-Jun-2025 | 09:00 | 08-Jun-2025 | 18:00 |                                                                                                                     | PLANNED | Requested |  |
| 965 | RQ221663 | OCC_231 | cpcc3_sd  | TRANSFORMER                  | 220/132 KV 100 MVA ICT 1 AT SITARGANJ(PG)                                              | POWERGRID | D | WIRING OF BAY EQUIPMENT TO BE TERMINATED IN NEW BUS BAR PANEL (TO BE COMMISSIONED).                                                                                    | 04-Jun-2025 | 09:00 | 04-Jun-2025 | 17:00 |                                                                                                                     | PLANNED | Requested |  |
| 966 | RQ221662 | OCC_231 | cpcc3_sd  | TRANSFORMER                  | 220/132 KV 100 MVA ICT 2 AT PITHORAGARH(PG)                                            | POWERGRID | D | FOR AMP OF ICT-2 AT PITHORAGARH                                                                                                                                        | 03-Jun-2025 | 09:00 | 03-Jun-2025 | 18:00 |                                                                                                                     | PLANNED | Requested |  |
| 967 | RQ221660 | OCC_231 | cpcc3_sd  | TRANSFORMER                  | 220/132 KV 100 MVA ICT 1 AT PITHORAGARH(PG)                                            | POWERGRID | D | FOR AMP OF ICT-1 AT PITHORAGARH                                                                                                                                        | 02-Jun-2025 | 08:00 | 02-Jun-2025 | 18:00 |                                                                                                                     | PLANNED | Requested |  |
| 968 | RQ222020 | OCC_231 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV BHADLA_2 (PG)-AVAADA SUNRAYS_SL_BHD2_PG (AVAADA_SUNRAYS) (AVAADA_SUNRAYS) CKT-1 |           | D | Attending COE Protection Observations, CT Oil Sampling                                                                                                                 | 30-Jun-2025 | 18:00 | 30-Jun-2025 | 23:00 |                                                                                                                     | PLANNED | Requested |  |
| 969 | RQ222019 | OCC_231 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV BHADLA_2 (PG)-AEGPL_SL_BHD2_PG (AMP ENERGY GREEN PRIVATE LIMITED) CKT-1         |           | D | Attending COE Protection Observations, CT Oil Sampling                                                                                                                 | 29-Jun-2025 | 18:00 | 29-Jun-2025 | 23:00 |                                                                                                                     | PLANNED | Requested |  |

|     |          |         |          |                              |                                                                                              |  |   |                                                                                                 |             |       |             |       |                                                       |         |           |  |
|-----|----------|---------|----------|------------------------------|----------------------------------------------------------------------------------------------|--|---|-------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|-------------------------------------------------------|---------|-----------|--|
| 970 | RQ222018 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV NOKHRA SL_BHD2 (NTPC)-BHADLA_2 (PG) (NTPC_NOKHRA) CKT-1                               |  | D | Attending COE Protection Observations, CT Oil Sampling                                          | 28-Jun-2025 | 18:00 | 28-Jun-2025 | 23:00 |                                                       | PLANNED | Requested |  |
| 971 | RQ222017 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BHADLA(PG)-ACME SOLAR(ACM) (ACME) CKT-1                                               |  | D | Attending COE Protection Observations, CT Oil Sampling                                          | 27-Jun-2025 | 18:00 | 27-Jun-2025 | 23:00 |                                                       | PLANNED | Requested |  |
| 972 | RQ222016 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV ABCRENEW_RJ01_SL_B HD2_PG-BHADLA_2 (PG) (ABC RJ01) CKT-1                              |  | D | Attending COE Protection Observations, CT Oil Sampling                                          | 26-Jun-2025 | 18:00 | 26-Jun-2025 | 23:00 |                                                       | PLANNED | Requested |  |
| 973 | RQ222222 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BTPSL_SL_BIK2_PG-BIKANER_2 (PBTSU) (BANDERWALA_TPSL) CKT-1                            |  | D | For Bay Extension works                                                                         | 26-Jun-2025 | 17:00 | 26-Jun-2025 | 23:00 |                                                       | PLANNED | Requested |  |
| 974 | RQ222015 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SEORA_SL_BHD2_PG (MEGA_SURYAURJA)-BHADLA_2 (PG) (MEGA_SURYAURJA) CKT-1                |  | D | Attending COE Protection Observations, CT Oil Sampling                                          | 25-Jun-2025 | 18:00 | 25-Jun-2025 | 23:00 |                                                       | PLANNED | Requested |  |
| 975 | RQ222103 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV THAR SURYA1 SL_BKN_PG (TS1PL)-BIKANER(PG) (THAR SURYA1) CKT-1                         |  | D | Main and Line Bay Equipment AMP work                                                            | 25-Jun-2025 | 18:00 | 25-Jun-2025 | 23:30 | after solar generation hr.                            | PLANNED | Requested |  |
| 976 | RQ222102 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV TATA NOORSAR SL_BKN_PG (TPGEL)-BIKANER(PG) (TPGEL) CKT-1                              |  | D | Main and Line Bay Equipment AMP work                                                            | 24-Jun-2025 | 18:00 | 24-Jun-2025 | 23:30 | after solar generation hr.                            | PLANNED | Requested |  |
| 977 | RQ222014 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BHADLA_2 (PG)-RSDCL(PSS4)_SL_BHD2_PG (RSDCL) CKT-1                                    |  | D | Attending COE Protection Observations, CT Oil Sampling                                          | 24-Jun-2025 | 18:00 | 24-Jun-2025 | 23:00 |                                                       | PLANNED | Requested |  |
| 978 | RQ222264 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-4                                                    |  | D | Tr. Line AMP work(Jumper Bolt/Nut Loose,Vibration damper Loose, Spacers Damaged)                | 24-Jun-2025 | 10:00 | 24-Jun-2025 | 17:00 | Kindly approve.                                       | PLANNED | Requested |  |
| 979 | RQ222101 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BIKANER(PG)-SBSRPC_11 SL_BKN_PG (SBSRPC-11) (SBSRPC-11) CKT-1                         |  | D | Main and Line Bay Equipment AMP work                                                            | 23-Jun-2025 | 18:00 | 23-Jun-2025 | 23:30 | after solar generation hr.                            | PLANNED | Requested |  |
| 980 | RQ222013 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BHADLA_2 (PG)-RSDCL(PSS2)_SL_BHD2_PG (RSDCL) CKT-1                                    |  | D | Attending COE Protection Observations, CT Oil Sampling                                          | 23-Jun-2025 | 18:00 | 23-Jun-2025 | 23:00 |                                                       | PLANNED | Requested |  |
| 981 | RQ222288 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV JALANDHAR(PG)-KARTARPUR(PG) (PSTCL) CKT-2                                             |  | D | FOR LBB & 220KV BUS BAR PROT RETROFITTING                                                       | 23-Jun-2025 | 10:00 | 23-Jun-2025 | 15:00 | Kindly approve.                                       | PLANNED | Requested |  |
| 982 | RQ222287 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV JALANDHAR(PG)-KARTARPUR(PG) (PSTCL) CKT-1                                             |  | D | FOR LBB & 220KV BUS BAR PROT RETROFITTING                                                       | 21-Jun-2025 | 10:00 | 21-Jun-2025 | 15:00 | Kindly approve.                                       | PLANNED | Requested |  |
| 983 | RQ222286 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV JALANDHAR(PG)-NEHRIAN(HP) (PG) CKT-2                                                  |  | D | FOR LBB & 220KV BUS BAR PROT RETROFITTING                                                       | 20-Jun-2025 | 10:00 | 20-Jun-2025 | 15:00 | Kindly approve.                                       | PLANNED | Requested |  |
| 984 | RQ222263 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV KISHENPUR(PG)-UDHAMPUR(PDD) (PG) CKT-2                                                |  | D | Tr. Line AMP work(Jumper Bolt/Nut Loose,Vibration damper Loose, Spacers Damaged)                | 20-Jun-2025 | 10:00 | 20-Jun-2025 | 17:00 | Kindly approve.                                       | PLANNED | Requested |  |
| 985 | RQ222285 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV JALANDHAR(PG)-NEHRIAN(HP) (PG) CKT-1                                                  |  | D | FOR LBB & 220KV BUS BAR PROT RETROFITTING                                                       | 19-Jun-2025 | 10:00 | 19-Jun-2025 | 15:00 | Kindly approve.                                       | PLANNED | Requested |  |
| 986 | RQ222262 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV KISHENPUR(PG)-UDHAMPUR(PDD) (PG) CKT-1                                                |  | D | Tr. Line AMP work(Jumper Bolt/Nut Loose,Vibration damper Loose, Spacers Damaged)                | 19-Jun-2025 | 10:00 | 19-Jun-2025 | 17:00 | Kindly approve.                                       | PLANNED | Requested |  |
| 987 | RQ222266 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV HAMIRPUR(PG)-HAMIRPUR(HP) (PG) CKT-2                                                  |  | D | For AMP of Line equipments at GIS Hamirpur & TL AMP work and attending shutdown nature defects. | 19-Jun-2025 | 10:00 | 19-Jun-2025 | 17:00 | Kindly approve.                                       | PLANNED | Requested |  |
| 988 | RQ222284 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV DASUYA(PG)-JALANDHAR(PG) (PG) CKT-2                                                   |  | D | FOR LBB & 220KV BUS BAR PROT RETROFITTING                                                       | 18-Jun-2025 | 10:00 | 18-Jun-2025 | 15:00 | Kindly approve.                                       | PLANNED | Requested |  |
| 989 | RQ222265 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV HAMIRPUR(PG)-HAMIRPUR(HP) (PG) CKT-1                                                  |  | D | For AMP of Line equipments at GIS Hamirpur & TL AMP work and attending shutdown nature defects. | 18-Jun-2025 | 10:00 | 18-Jun-2025 | 17:00 | Kindly approve.                                       | PLANNED | Requested |  |
| 990 | RQ222283 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV DASUYA(PG)-JALANDHAR(PG) (PG) CKT-1                                                   |  | D | FOR LBB & 220KV BUS BAR PROT RETROFITTING                                                       | 17-Jun-2025 | 10:00 | 17-Jun-2025 | 15:00 | Kindly approve.                                       | PLANNED | Requested |  |
| 991 | RQ222064 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV RENEW SOLARURJA SL_FGARH_PG (RSUPL)-FATEHGARH_II(PG) (RENEW SOLAR URJA (RSUPL)) CKT-1 |  | D | For Line bay AMP                                                                                | 17-Jun-2025 | 09:00 | 18-Jun-2025 | 18:00 |                                                       | PLANNED | Requested |  |
| 992 | RQ222282 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV JALANDHAR(PG)-KANJAL(PG) (PSTCL) CKT-2                                                |  | D | FOR LBB & 220KV BUS BAR PROT RETROFITTING                                                       | 16-Jun-2025 | 10:00 | 16-Jun-2025 | 15:00 | Kindly approve.                                       | PLANNED | Requested |  |
| 993 | RQ222063 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV FATEHGARH_II(PG)-EDEN SL_FGRAH_PG (ERCPL) (EDEN (ERCPL)) CKT-1                        |  | D | For Line bay AMP                                                                                | 15-Jun-2025 | 09:00 | 16-Jun-2025 | 18:00 |                                                       | PLANNED | Requested |  |
| 994 | RQ222281 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV JALANDHAR(PG)-KANJAL(PG) (PSTCL) CKT-1                                                |  | D | FOR LBB & 220KV BUS BAR PROT RETROFITTING                                                       | 14-Jun-2025 | 10:00 | 14-Jun-2025 | 15:00 | Kindly approve.                                       | PLANNED | Requested |  |
| 995 | RQ222062 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV FATEHGARH_II(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-2                       |  | D | For Line bay AMP                                                                                | 13-Jun-2025 | 09:00 | 14-Jun-2025 | 18:00 |                                                       | PLANNED | Requested |  |
| 996 | RQ222205 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV KOTPUTLI(PG)-MANOHARPUR(RS) (RS) CKT-1                                                |  | D | For AMP work and Relay Testing at Kotputli Substation                                           | 12-Jun-2025 | 09:00 | 12-Jun-2025 | 18:00 | For AMP work and Relay Testing at Kotputli Substation | PLANNED | Requested |  |

|      |          |         |          |                              |                                                                                       |  |   |                                                                                                                                                                                      |             |       |             |       |                                                                                                                    |         |           |  |
|------|----------|---------|----------|------------------------------|---------------------------------------------------------------------------------------|--|---|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|--------------------------------------------------------------------------------------------------------------------|---------|-----------|--|
| 997  | RQ222223 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BIKANER_2 (PBTSLS)-KSP_NHPC_LTD_SL_BKN 2 (KSP_NHPC_LTD) CKT-1                  |  | D | For Bay Extension works                                                                                                                                                              | 11-Jun-2025 | 17:00 | 14-Jun-2025 | 23:00 |                                                                                                                    | PLANNED | Requested |  |
| 998  | RQ222061 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV FATEHGARH_II(PG)-AHEJOL PSS HB_FGRAH_PG (AHEJOL) (AHEJOL) CKT-1                |  | D | For Line bay AMP                                                                                                                                                                     | 11-Jun-2025 | 09:00 | 12-Jun-2025 | 18:00 |                                                                                                                    | PLANNED | Requested |  |
| 999  | RQ222767 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV PANCHKULA-CHANDIGARH SEC-47 (PG) CKT-2                                         |  | C | cross boding work in 7 to 9 nos JB's loction ( Spare cable charging work)                                                                                                            | 10-Jun-2025 | 11:00 | 11-Jun-2025 | 11:00 | Kindly approve.                                                                                                    | PLANNED | Requested |  |
| 1000 | RQ222297 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV MOGA(PG)-MEHAL- KALAN(P5) (PSTCL) CKT-2                                        |  | D | Bus Bar relay retrofiting work of 220 kv Bus-1 & hotspot attending work                                                                                                              | 09-Jun-2025 | 14:00 | 09-Jun-2025 | 18:00 | Kindly approve.                                                                                                    | PLANNED | Requested |  |
| 1001 | RQ222280 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SARNA(P5)-DASUYA(P5) (PG) CKT-2                                                |  | D | FOR INSTALLATION OF LIGHTENING ARRESTOR AT DASUYA END                                                                                                                                | 09-Jun-2025 | 10:00 | 09-Jun-2025 | 17:00 | Kindly approve.                                                                                                    | PLANNED | Requested |  |
| 1002 | RQ222766 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV CHANDIGARH SEC-47 -PANCHKULA (PG) CKT-1                                        |  | C | cross boding work in 7 to 9 nos JB's loction ( Spare cable charging work)                                                                                                            | 09-Jun-2025 | 10:00 | 10-Jun-2025 | 10:00 | Kindly approve.                                                                                                    | PLANNED | Requested |  |
| 1003 | RQ222113 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV JAIPUR SOUTH(PG)-GONER(R5) (R5) CKT-1                                          |  | D | For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.                                                                   | 09-Jun-2025 | 09:00 | 11-Jun-2025 | 18:00 | For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line. | PLANNED | Requested |  |
| 1004 | RQ222204 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV KOTPUTLI(PG)-KOTPUTLI(R5) (R5) CKT-1                                           |  | D | For AMP work and Relay Testing at Kotputli Substation                                                                                                                                | 09-Jun-2025 | 09:00 | 09-Jun-2025 | 18:00 | For AMP work and Relay Testing at Kotputli Substation                                                              | PLANNED | Requested |  |
| 1005 | RQ222295 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV MOGA(PG)-BADNI KALAN(P5) (PSTCL) CKT-1                                         |  | D | Bus Bar relay retrofiting work of 220 kv Bus-1 & hotspot attending work                                                                                                              | 09-Jun-2025 | 09:00 | 09-Jun-2025 | 13:00 | Kindly approve.                                                                                                    | PLANNED | Requested |  |
| 1006 | RQ222060 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV FATEHGARH_II(PG)-AHEJ3L PSS HB_FGRAH_PG (AHEJ3L) (AHEJ3L) CKT-1                |  | D | For Line bay AMP                                                                                                                                                                     | 09-Jun-2025 | 09:00 | 10-Jun-2025 | 18:00 |                                                                                                                    | PLANNED | Requested |  |
| 1007 | RQ222135 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV PIRANKALIYAR(UK)-ROORKEE(PG) (PTCUL) CKT-3                                     |  | D | relay retrofitment work                                                                                                                                                              | 09-Jun-2025 | 09:00 | 09-Jun-2025 | 18:00 | Relay retrofitting work                                                                                            | PLANNED | Requested |  |
| 1008 | RQ222296 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV MOGA(PG)-MEHAL- KALAN(P5) (PSTCL) CKT-1                                        |  | D | Bus Bar relay retrofiting work of 220 kv Bus-1 & hotspot attending work                                                                                                              | 08-Jun-2025 | 14:00 | 08-Jun-2025 | 18:00 | Kindly approve.                                                                                                    | PLANNED | Requested |  |
| 1009 | RQ222294 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV MOGA(PG)-AJITWAL(P5) (PSTCL) CKT-1                                             |  | D | Bus Bar relay retrofiting work of 220 kv Bus-1 & hotspot attending work                                                                                                              | 08-Jun-2025 | 09:00 | 08-Jun-2025 | 13:00 | Kindly approve.                                                                                                    | PLANNED | Requested |  |
| 1010 | RQ222293 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV MOGA(PG)-MOGAN(P5) (PSTCL) CKT-4                                               |  | D | Bus Bar relay retrofiting work of 220 kv Bus-1 & hotspot attending work                                                                                                              | 07-Jun-2025 | 14:00 | 07-Jun-2025 | 18:00 | Kindly approve.                                                                                                    | PLANNED | Requested |  |
| 1011 | RQ222292 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV MOGA(PG)-MOGAN(P5) (PSTCL) CKT-3                                               |  | D | Bus Bar relay retrofiting work of 220 kv Bus-1 & hotspot attending work                                                                                                              | 07-Jun-2025 | 14:00 | 07-Jun-2025 | 18:00 | Kindly approve.                                                                                                    | PLANNED | Requested |  |
| 1012 | RQ222290 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV MOGA(PG)-MOGAN(P5) (PSTCL) CKT-1                                               |  | D | Bus Bar relay retrofiting work of 220 kv Bus-1 & hotspot attending work                                                                                                              | 07-Jun-2025 | 09:00 | 07-Jun-2025 | 13:00 | Kindly approve.                                                                                                    | PLANNED | Requested |  |
| 1013 | RQ222291 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV MOGA(PG)-MOGAN(P5) (PSTCL) CKT-2                                               |  | D | Bus Bar relay retrofiting work of 220 kv Bus-1 & hotspot attending work                                                                                                              | 07-Jun-2025 | 09:00 | 07-Jun-2025 | 13:00 | Kindly approve.                                                                                                    | PLANNED | Requested |  |
| 1014 | RQ222059 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV FATEHGARH_II(PG)-AHEJ2L PSS HB_FGRAH_PG (AHEJ2L) (AHEJ2L) CKT-1                |  | D | For Line bay AMP                                                                                                                                                                     | 07-Jun-2025 | 09:00 | 08-Jun-2025 | 18:00 |                                                                                                                    | PLANNED | Requested |  |
| 1015 | RQ222220 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SRIPL_SL_BIK2_PG-BIKANER_2 (PBTSLS) (SERENTICA_RI4PL_BIK2 ) CKT-1              |  | D | For Bay Extension works                                                                                                                                                              | 06-Jun-2025 | 17:00 | 06-Jun-2025 | 23:00 |                                                                                                                    | PLANNED | Requested |  |
| 1016 | RQ222219 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV GRIANPSS_BIK2_AMPL US)-BIKANER_2 (PBTSLS) (GRIAN ENERGY PRIVATE LIMITED) CKT-1 |  | D | For Bay Extension works                                                                                                                                                              | 06-Jun-2025 | 17:00 | 06-Jun-2025 | 23:00 |                                                                                                                    | PLANNED | Requested |  |
| 1017 | RQ222218 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV PGPL_SL_BIK2_PG-BIKANER_2 (PBTSLS) (PRERAK GREENTECH PVT LTD) CKT-1            |  | D | For Bay Extension works                                                                                                                                                              | 06-Jun-2025 | 17:00 | 06-Jun-2025 | 23:00 |                                                                                                                    | PLANNED | Requested |  |
| 1018 | RQ222221 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BIKANER_2 (PBTSLS)-JGCL_SL_BIK2_PG (JUNIPER_NEPL) CKT-1                        |  | D | For Bay Extension works                                                                                                                                                              | 06-Jun-2025 | 17:00 | 06-Jun-2025 | 23:00 |                                                                                                                    | PLANNED | Requested |  |
| 1019 | RQ222258 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV WAGOORA(PG)-PAMPORE(PDD) (PG) CKT-2                                            |  | C | Under ADDCAP vide CERC petition No 470/TT/2020 dated 14.10.2021 FOR CT REPLACEMENT & replacement of dropper from Line to 20689A Isolator, S/D of 220KV Bus 1 required on same period | 06-Jun-2025 | 09:00 | 07-Jun-2025 | 18:00 | Under construction head. Kindly approve.                                                                           | PLANNED | Requested |  |
| 1020 | RQ222134 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV PIRANKALIYAR(UK)-ROORKEE(PG) (PTCUL) CKT-2                                     |  | D | relay retrofitment work                                                                                                                                                              | 06-Jun-2025 | 09:00 | 06-Jun-2025 | 18:00 | Relay retrofitting work                                                                                            | PLANNED | Requested |  |
| 1021 | RQ222765 | OCC_231 | cpcc2_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV PANCHKULA-CHANDIGARH SEC-47 (PG) CKT-2                                         |  | C | cross boding work in 4 to 6 no JB's loction ( Spare cable charging work)                                                                                                             | 05-Jun-2025 | 13:00 | 06-Jun-2025 | 13:00 | Kindly approve.                                                                                                    | PLANNED | Requested |  |
| 1022 | RQ222133 | OCC_231 | cpcc1_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV PIRANKALIYAR(UK)-ROORKEE(PG) (PTCUL) CKT-1                                     |  | D | relay retrofitment work                                                                                                                                                              | 05-Jun-2025 | 09:00 | 05-Jun-2025 | 18:00 | Relay retrofitting work                                                                                            | PLANNED | Requested |  |

|      |          |         |           |                              |                                                |           |   |                                                                                                                                                                                                                                                                                     |             |       |             |       |                                                                                                                    |         |           |  |
|------|----------|---------|-----------|------------------------------|------------------------------------------------|-----------|---|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|--------------------------------------------------------------------------------------------------------------------|---------|-----------|--|
| 1023 | RQ222764 | OCC_231 | cpcc2_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV CHANDIGARH SEC-47 -PANCHKULA (PG) CKT-1 |           | C | cross boding work in 4 to 6 nos JBs loction ( Spare cable charging work)                                                                                                                                                                                                            | 04-Jun-2025 | 12:00 | 05-Jun-2025 | 12:00 | Kindly approve.                                                                                                    | PLANNED | Requested |  |
| 1024 | RQ222203 | OCC_231 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV KOTPUTLI(PG)-BANSUR(RS) (RS) CKT-2      |           | D | For Relay Testing at Kotputli Substation                                                                                                                                                                                                                                            | 04-Jun-2025 | 09:00 | 04-Jun-2025 | 18:00 | For Relay Testing at Kotputli Substation                                                                           | PLANNED | Requested |  |
| 1025 | RQ222132 | OCC_231 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV ROORKEE(PG)-RAMNAGAR(UK) (PTCUL) CKT-1  |           | D | relay retrofitment work                                                                                                                                                                                                                                                             | 04-Jun-2025 | 09:00 | 04-Jun-2025 | 18:00 | Relay retrofitting work                                                                                            | PLANNED | Requested |  |
| 1026 | RQ222763 | OCC_231 | cpcc2_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV PANCHKULA-CHANDIGARH SEC-47 (PG) CKT-2  |           | C | cross boding work in 1 to 3 JBs loction ( Spare cable charging work)                                                                                                                                                                                                                | 03-Jun-2025 | 11:00 | 04-Jun-2025 | 11:00 | Kindly approve.                                                                                                    | PLANNED | Requested |  |
| 1027 | RQ222257 | OCC_231 | cpcc2_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV WAGOORA(PG)-ZIANKOTE(JK) (PDD JK) CKT-2 |           | C | Under ADDCAP vide CERC petition No 470/TT/2020 dated 14.10.2021 FOR CT REPLACEMENT & For Replacement of 220kV Zainakote-2 205898 to Bus-2 Droppers, SD of 220KB Bus 2 also required                                                                                                 | 03-Jun-2025 | 09:00 | 04-Jun-2025 | 18:00 | Under construction head. Kindly approve.                                                                           | PLANNED | Requested |  |
| 1028 | RQ222762 | OCC_231 | cpcc2_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV CHANDIGARH SEC-47 -PANCHKULA (PG) CKT-1 |           | C | cross boding work in 1 to 3 JBs loction ( Spare cable charging work)                                                                                                                                                                                                                | 02-Jun-2025 | 10:00 | 03-Jun-2025 | 10:00 | Kindly approve.                                                                                                    | PLANNED | Requested |  |
| 1029 | RQ222202 | OCC_231 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV KOTPUTLI(PG)-BANSUR(RS) (RS) CKT-1      |           | D | For Relay Testing at Kotputli Substation                                                                                                                                                                                                                                            | 02-Jun-2025 | 09:00 | 02-Jun-2025 | 18:00 | For Relay Testing at Kotputli Substation                                                                           | PLANNED | Requested |  |
| 1030 | RQ222112 | OCC_231 | cpcc1_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV JAIPUR SOUTH(PG)-VATIKA(RS) (RS) CKT-1  |           | D | For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.                                                                                                                                                                  | 01-Jun-2025 | 09:00 | 03-Jun-2025 | 18:00 | For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line. | PLANNED | Requested |  |
| 1031 | RQ222256 | OCC_231 | cpcc2_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV WAGOORA(PG)-ZIANKOTE(JK) (PDD JK) CKT-1 |           | C | Under ADDCAP vide CERC petition No 470/TT/2020 dated 14.10.2021 FOR CT REPLACEMENT & For Replacement of 220kV Zainakote-1 210898 to Bus-2 Droppers, SD of 220KB Bus 2 also required                                                                                                 | 01-Jun-2025 | 09:00 | 02-Jun-2025 | 18:00 | Under construction head. Kindly approve.                                                                           | PLANNED | Requested |  |
| 1032 | RQ222289 | OCC_231 | cpcc2_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-2         |           | D | For rectification of Shutdown nature defects                                                                                                                                                                                                                                        | 13-May-2025 | 10:00 | 13-May-2025 | 17:00 | Kindly approve.                                                                                                    | PLANNED | Requested |  |
| 1033 | RQ221778 | OCC_231 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV TANAKPUR(NH)-CBGANJ(UP) (PG) CKT-1      | POWERGRID | D | FOR DISMANTLING OF ERS IN 220 KV TANAKPUR(NHPC)-BAREILLY (CB GANJ) LINE BETWEEN TL Loc. No. 15 & 16 FOR NHAI DIVERSION WORK UNDER SITARGANJ TLM JURISDICTION AFTER THAT LINE SHALL BE TAKEN INTO SERVICE THROUGH NEWLY ERRECTED TOWER'S AND ATTENDING SHUTDOWN NATURE DEFECTS IN TL | 30-Jun-2025 | 09:00 | 30-Jun-2025 | 17:00 |                                                                                                                    | PLANNED | Requested |  |
| 1034 | RQ222780 | OCC_231 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV ANTA(NT)-SAWAIMADHOPUR(RS) (PG) CKT-1   | POWERGRID | D | for half yearly Maintenance of bay equipment at 220kV GSS Sawal Madhopur                                                                                                                                                                                                            | 26-Jun-2025 | 09:00 | 26-Jun-2025 | 15:00 |                                                                                                                    | PLANNED | Requested |  |
| 1035 | RQ221776 | OCC_231 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV TANAKPUR(NH)-SITARGANJ(PG) (PG) CKT-1   | POWERGRID | D | WIRING OF BAY EQUIPMENT TO BE TERMINATED IN NEW BUS BAR PANEL (TO BE COMMISSIONED).                                                                                                                                                                                                 | 20-Jun-2025 | 09:00 | 20-Jun-2025 | 18:00 |                                                                                                                    | PLANNED | Requested |  |
| 1036 | RQ221777 | OCC_231 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV TANAKPUR(NH)-CBGANJ(UP) (PG) CKT-1      | POWERGRID | D | ERECTON OF ERS IN 220 KV TANAKPUR-BAREILLY (CB GANJ) LINE BETWEEN TL Loc. No. 15 & 16 FOR NHAI DIVERSION WORK                                                                                                                                                                       | 18-Jun-2025 | 09:00 | 18-Jun-2025 | 18:00 |                                                                                                                    | PLANNED | Requested |  |
| 1037 | RQ222785 | OCC_231 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SAWAIMADHOPUR(RS)-DAUSA(RS) (PG) CKT-1  | POWERGRID | D | Quarterly Maintenance                                                                                                                                                                                                                                                               | 17-Jun-2025 | 08:00 | 17-Jun-2025 | 18:00 |                                                                                                                    | PLANNED | Requested |  |
| 1038 | RQ222782 | OCC_231 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-2          | POWERGRID | D | Quarterly Maintenance                                                                                                                                                                                                                                                               | 14-Jun-2025 | 08:00 | 14-Jun-2025 | 18:00 |                                                                                                                    | PLANNED | Requested |  |
| 1039 | RQ222830 | OCC_231 | cpcc2_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-2         | POWERGRID | D | For rectification of Shutdown nature defects                                                                                                                                                                                                                                        | 13-Jun-2025 | 09:00 | 13-Jun-2025 | 17:00 | Kindly approve                                                                                                     | PLANNED | Requested |  |
| 1040 | RQ221762 | OCC_231 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-1      | POWERGRID | D | Insulator replacement work.                                                                                                                                                                                                                                                         | 13-Jun-2025 | 08:00 | 13-Jun-2025 | 18:00 |                                                                                                                    | PLANNED | Requested |  |
| 1041 | RQ221737 | OCC_231 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV SITARGANJ(PG)-CBGANJ(UP) (PG) CKT-1     | POWERGRID | D | To attend the SD Nature defects in the Line                                                                                                                                                                                                                                         | 10-Jun-2025 | 08:00 | 10-Jun-2025 | 18:00 |                                                                                                                    | PLANNED | Requested |  |
| 1042 | RQ221738 | OCC_231 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV TANAKPUR(NH)-CBGANJ(UP) (PG) CKT-1      | POWERGRID | D | To attend the SD Nature defects in the Line                                                                                                                                                                                                                                         | 09-Jun-2025 | 08:00 | 09-Jun-2025 | 18:00 |                                                                                                                    | PLANNED | Requested |  |
| 1043 | RQ221717 | OCC_231 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV AURAIYA(NT)-SIKANDRA(UP) (PG) CKT-2     | POWERGRID | D | Rectification of Earthwire                                                                                                                                                                                                                                                          | 09-Jun-2025 | 08:00 | 09-Jun-2025 | 18:00 |                                                                                                                    | PLANNED | Requested |  |
| 1044 | RQ222783 | OCC_231 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-1          | POWERGRID | D | Quarterly Maintenance                                                                                                                                                                                                                                                               | 07-Jun-2025 | 08:00 | 07-Jun-2025 | 18:00 |                                                                                                                    | PLANNED | Requested |  |
| 1045 | RQ222781 | OCC_231 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1         | POWERGRID | D | Quarterly maintenance & Installation of Piolet string in Lalsot-Anta Towers                                                                                                                                                                                                         | 05-Jun-2025 | 09:00 | 05-Jun-2025 | 17:00 |                                                                                                                    | PLANNED | Requested |  |
| 1046 | RQ222784 | OCC_231 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV LALSOTE(RS)-DAUSA(RS) (PG) CKT-1        | POWERGRID | D | Quarterly Maintenance                                                                                                                                                                                                                                                               | 05-Jun-2025 | 08:00 | 05-Jun-2025 | 18:00 |                                                                                                                    | PLANNED | Requested |  |
| 1047 | RQ221775 | OCC_231 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 220 KV SITARGANJ(PG)-CBGANJ(UP) (PG) CKT-1     | POWERGRID | D | WIRING OF BAY EQUIPMENT TO BE TERMINATED IN NEW BUS BAR PANEL (TO BE COMMISSIONED).                                                                                                                                                                                                 | 03-Jun-2025 | 09:00 | 03-Jun-2025 | 18:00 |                                                                                                                    | PLANNED | Requested |  |

|      |          |         |          |                              |                                                       |                  |   |                                                                                                                                |             |       |             |       |                                          |         |           |  |
|------|----------|---------|----------|------------------------------|-------------------------------------------------------|------------------|---|--------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|------------------------------------------|---------|-----------|--|
| 1048 | RQ222741 | OCC_231 | slchp_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV DEHAR(BB)-KANGOO(HP) (HP) CKT-1                | HPPTCL           | D | Connection of Droppers with 220kV Dehar Kangoo CKT-2 for charging of new line bay                                              | 26-Jun-2025 | 09:00 | 26-Jun-2025 | 17:00 |                                          | PLANNED | Requested |  |
| 1049 | RQ222738 | OCC_231 | slchp_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV DEHAR(BB)-KANGOO(HP) (HP) CKT-1                | HPPTCL           | D | Shifting of gantry beams                                                                                                       | 18-Jun-2025 | 09:00 | 18-Jun-2025 | 19:00 |                                          | PLANNED | Requested |  |
| 1050 | RQ222723 | OCC_231 | slcrs_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2        | BBMB             | D | For Bay Maintenance, Line patrolling & Tree trimming                                                                           | 19-Jun-2025 | 08:00 | 19-Jun-2025 | 18:00 |                                          | PLANNED | Requested |  |
| 1051 | RQ222722 | OCC_231 | slcrs_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1        | BBMB             | D | For Bay Maintenance, Line patrolling & Tree trimming                                                                           | 17-Jun-2025 | 08:00 | 17-Jun-2025 | 18:00 |                                          | PLANNED | Requested |  |
| 1052 | RQ222596 | OCC_231 | slcps_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-1               | BBMB             | D | Patrolling of line alongwith Tree trimming and Jumper tightening                                                               | 17-Jun-2025 | 08:00 | 17-Jun-2025 | 18:00 |                                          | PLANNED | Requested |  |
| 1053 | RQ222593 | OCC_231 | slcps_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-1               | BBMB             | D | Patrolling of line alongwith Tree trimming and Jumper tightening                                                               | 13-Jun-2025 | 08:00 | 13-Jun-2025 | 18:00 |                                          | PLANNED | Requested |  |
| 1054 | RQ222718 | OCC_231 | slcrs_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV HISSAR(BB)-CHIRAWA(RS) (BB) CKT-1              | BBMB             | D | For tree trimming under the line, requiring shutdown and routine maintenance of associated equipments                          | 05-Jun-2025 | 08:00 | 05-Jun-2025 | 18:00 |                                          | PLANNED | Requested |  |
| 1055 | RQ221758 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BANSI(UP)-GORAKHPUR(PG) (UP) CKT-1             | UPPTCL           | D | AMP of bay & line equipments of 220kV Gorakhpur-Bansi Line at Gorakhpur                                                        | 17-Jun-2025 | 09:00 | 17-Jun-2025 | 18:00 |                                          | PLANNED | Requested |  |
| 1056 | RQ221795 | OCC_231 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV SAHARANPUR(UP)-KHODRI(UK) (UP) CKT-1           | UPPTCL           | D | LOOPING CHOPING OF TREE IN LINE CORRIDOR                                                                                       | 17-Jun-2025 | 09:00 | 20-Jun-2025 | 18:00 |                                          | PLANNED | Requested |  |
| 1057 | RQ221759 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV GORAKHPUR(PG)-BARHUA(UP) (UP) CKT-1            | UPPTCL           | D | AMP of bay & line equipments of 220kV Gorakhpur-Barahua Line at Gorakhpur                                                      | 16-Jun-2025 | 09:00 | 16-Jun-2025 | 18:00 |                                          | PLANNED | Requested |  |
| 1058 | RQ221836 | OCC_231 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV PANTNAGAR(UK)-BAREILLY(UP) (UP) CKT-1          | UPPTCL           | C | * For Preventive Maintenance works. No supply affected, maintained through 400KV S/S KASHIPUR.                                 | 11-Jun-2025 | 08:00 | 11-Jun-2025 | 17:00 |                                          | PLANNED | Requested |  |
| 1059 | RQ221597 | OCC_231 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV UNCHAHAR(NT)-RAEBAREILLY(PG) (UP) CKT-2        | UPPTCL           | C | * This shutdown proposed for 220kV Unchahar(NTPC)-Raebareil(PGCL) line >X tower height raising at Proposed Ganga Expressway Tr | 02-Jun-2025 | 08:00 | 16-Jun-2025 | 18:00 |                                          | PLANNED | Requested |  |
| 1060 | RQ221716 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV AGRA(PG)-KIRAWALI(UP) (PG) CKT-1               | POWERGRID,UPPTCL | D | Rectification of jumpers                                                                                                       | 16-Jun-2025 | 08:00 | 18-Jun-2025 | 18:00 |                                          | PLANNED | Requested |  |
| 1061 | RQ221761 | OCC_231 | cpcc3_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV KANPUR(PG)-KIDWAI NAGAR KANPUR (UP) (PG) CKT-1 | POWERGRID,UPPTCL | D | AMP of line bay equipment at Kanpur                                                                                            | 06-Jun-2025 | 08:00 | 06-Jun-2025 | 18:00 |                                          | PLANNED | Requested |  |
| 1062 | RQ221596 | OCC_231 | stuup_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV UNCHAHAR(NT)-RAEBAREILLY(PG) (PG) CKT-1        | POWERGRID,UPPTCL | C | * This shutdown purposed according Tower high rising at proposed Ganga >X Expressway Trumpet between 220kv Unchahar(NTPC)-Re   | 02-Jun-2025 | 08:00 | 16-Jun-2025 | 18:00 |                                          | PLANNED | Requested |  |
| 1063 | RQ222585 | OCC_231 | slcps_sd | AC TRANSMISSION LINE CIRCUIT | 220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-1           | PSTCL            | D | Patrolling of line alongwith Tree trimming and Jumper tightening                                                               | 03-Jun-2025 | 08:00 | 03-Jun-2025 | 18:00 |                                          | PLANNED | Requested |  |
| 1064 | RQ222427 | OCC_231 | cpcc1_sd | BUS                          | 220KV BUS 4 AT MANDOLA(PG)                            |                  | D | FOR AMP WORK                                                                                                                   | 30-Jun-2025 | 09:00 | 30-Jun-2025 | 18:00 |                                          | PLANNED | Requested |  |
| 1065 | RQ222426 | OCC_231 | cpcc1_sd | BUS                          | 220KV BUS 3 AT MANDOLA(PG)                            |                  | D | FOR AMP WORK                                                                                                                   | 27-Jun-2025 | 09:00 | 27-Jun-2025 | 18:00 |                                          | PLANNED | Requested |  |
| 1066 | RQ222425 | OCC_231 | cpcc1_sd | BUS                          | 220KV BUS 2 AT MANDOLA(PG)                            |                  | D | FOR AMP WORK                                                                                                                   | 26-Jun-2025 | 09:00 | 27-Jun-2025 | 18:00 |                                          | PLANNED | Requested |  |
| 1067 | RQ222424 | OCC_231 | cpcc1_sd | BUS                          | 220KV BUS 1 AT MANDOLA(PG)                            |                  | D | FOR AMP WORK                                                                                                                   | 25-Jun-2025 | 09:00 | 26-Jun-2025 | 18:00 |                                          | PLANNED | Requested |  |
| 1068 | RQ222405 | OCC_231 | cpcc1_sd | BUS                          | 220KV BUS 1 AT BAGHPAT(PG)                            |                  | C | Rectification of P.D defect in 220kV Main Bus-1                                                                                | 24-Jun-2025 | 09:00 | 27-Jun-2025 | 18:00 | Along with requested transmission lines. | PLANNED | Requested |  |
| 1069 | RQ222400 | OCC_231 | cpcc1_sd | BUS                          | 220 KV BHADLA_2 (PG) - BUS 6                          |                  | D | Bay Extension, LBB Testing, Attending Hotspot                                                                                  | 23-Jun-2025 | 18:00 | 24-Jun-2025 | 23:00 |                                          | PLANNED | Requested |  |
| 1070 | RQ222399 | OCC_231 | cpcc1_sd | BUS                          | 220 KV BHADLA_2 (PG) - BUS 5                          |                  | D | Bay Extension, LBB Testing, Attending Hotspot                                                                                  | 21-Jun-2025 | 18:00 | 22-Jun-2025 | 23:00 |                                          | PLANNED | Requested |  |
| 1071 | RQ222398 | OCC_231 | cpcc1_sd | BUS                          | 220 KV BHADLA_2 (PG) - BUS 4                          |                  | D | Bay Extension, LBB Testing, Attending Hotspot                                                                                  | 19-Jun-2025 | 18:00 | 20-Jun-2025 | 23:00 |                                          | PLANNED | Requested |  |
| 1072 | RQ222465 | OCC_231 | cpcc1_sd | BUS                          | 220KV BUS 1 AT KOTPUTLI(PG)                           |                  | D | For Construction Activities of SS-104 Package (Busbar Relay Stability Test)                                                    | 18-Jun-2025 | 09:00 | 19-Jun-2025 | 20:00 |                                          | PLANNED | Requested |  |
| 1073 | RQ222397 | OCC_231 | cpcc1_sd | BUS                          | 220 KV BHADLA_2 (PG) - BUS 3                          |                  | D | Bay Extension, LBB Testing, Attending Hotspot                                                                                  | 17-Jun-2025 | 18:00 | 18-Jun-2025 | 23:00 |                                          | PLANNED | Requested |  |
| 1074 | RQ222464 | OCC_231 | cpcc1_sd | BUS                          | 220KV BUS 2 AT KOTPUTLI(PG)                           |                  | D | For Construction Activities of SS-104 Package (Bus Bar Relay Stability Test)                                                   | 16-Jun-2025 | 09:00 | 17-Jun-2025 | 20:00 |                                          | PLANNED | Requested |  |
| 1075 | RQ222413 | OCC_231 | cpcc1_sd | BUS                          | 220 KV FATEHGARH_II(PG) - BUS 8                       |                  | D | FOR AMP WORK                                                                                                                   | 15-Jun-2025 | 18:00 | 16-Jun-2025 | 23:00 |                                          | PLANNED | Requested |  |
| 1076 | RQ222396 | OCC_231 | cpcc1_sd | BUS                          | 220 KV BHADLA_2 (PG) - BUS 2                          |                  | D | Bay Extension, LBB Testing, Attending Hotspot                                                                                  | 15-Jun-2025 | 18:00 | 16-Jun-2025 | 23:00 |                                          | PLANNED | Requested |  |
| 1077 | RQ222466 | OCC_231 | cpcc1_sd | BUS                          | 220 KV BIKANER_2 (PBTS) - BUS 1                       |                  | D | For Bay Extension works                                                                                                        | 15-Jun-2025 | 17:00 | 16-Jun-2025 | 23:00 |                                          | PLANNED | Requested |  |
| 1078 | RQ222395 | OCC_231 | cpcc1_sd | BUS                          | 220 KV BHADLA_2 (PG) - BUS 1                          |                  | D | Bay Extension, LBB Testing, Attending Hotspot                                                                                  | 13-Jun-2025 | 18:00 | 14-Jun-2025 | 23:00 |                                          | PLANNED | Requested |  |
| 1079 | RQ222412 | OCC_231 | cpcc1_sd | BUS                          | 220 KV FATEHGARH_II(PG) - BUS 7                       |                  | D | FOR AMP WORK                                                                                                                   | 13-Jun-2025 | 18:00 | 14-Jun-2025 | 23:00 |                                          | PLANNED | Requested |  |
| 1080 | RQ221928 | OCC_231 | cpcc2_sd | BUS                          | 220KV BUS 2 AT NALLAGARH(PG)                          |                  | C | For ICT-4 Augumentation work                                                                                                   | 12-Jun-2025 | 09:00 | 14-Jun-2025 | 18:00 | Under construction head. Kindly approve. | PLANNED | Requested |  |
| 1081 | RQ222411 | OCC_231 | cpcc1_sd | BUS                          | 220 KV FATEHGARH_II(PG) - BUS 6                       |                  | D | FOR AMP WORK                                                                                                                   | 11-Jun-2025 | 18:00 | 12-Jun-2025 | 23:00 |                                          | PLANNED | Requested |  |
| 1082 | RQ222469 | OCC_231 | cpcc1_sd | BUS                          | 220 KV BIKANER_2 (PBTS) - BUS 5                       |                  | D | For Bay Extension works                                                                                                        | 11-Jun-2025 | 17:00 | 14-Jun-2025 | 23:00 |                                          | PLANNED | Requested |  |

|      |          |         |           |                              |                                                      |           |   |                                                                                                                         |             |       |             |       |                                          |         |           |  |
|------|----------|---------|-----------|------------------------------|------------------------------------------------------|-----------|---|-------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|------------------------------------------|---------|-----------|--|
| 1083 | RQ221936 | OCC_231 | cpcc2_sd  | BUS                          | 220KV BUS 2 AT MOGA(PG)                              |           | C | Bus Bar relay retrofitting work & hotspot attending work                                                                | 10-Jun-2025 | 08:00 | 11-Jun-2025 | 18:00 | Kindly approve.                          | PLANNED | Requested |  |
| 1084 | RQ222410 | OCC_231 | cpcc1_sd  | BUS                          | 220 KV FATEHGARH_I(PG) - BUS 5                       |           | D | FOR AMP WORK                                                                                                            | 09-Jun-2025 | 18:00 | 10-Jun-2025 | 23:00 |                                          | PLANNED | Requested |  |
| 1085 | RQ221927 | OCC_231 | cpcc2_sd  | BUS                          | 220KV BUS 1 AT NALLAGARH(PG)                         |           | C | For ICT-4 Augmentation work                                                                                             | 09-Jun-2025 | 09:00 | 11-Jun-2025 | 18:00 | Under construction head. Kindly approve. | PLANNED | Requested |  |
| 1086 | RQ221931 | OCC_231 | cpcc2_sd  | BUS                          | 220KV BUS 1 AT WAGOORA(PG)                           |           | D | For Replacement of 220kv Pampore-1 20789A to Bus-1 Droppers, The Droppers are of short length and need replacement.     | 08-Jun-2025 | 09:00 | 08-Jun-2025 | 18:00 | Under construction head. Kindly approve. | PLANNED | Requested |  |
| 1087 | RQ222409 | OCC_231 | cpcc1_sd  | BUS                          | 220 KV FATEHGARH (PG) - BUS 4                        |           | D | FOR AMP WORK                                                                                                            | 07-Jun-2025 | 18:00 | 08-Jun-2025 | 23:00 |                                          | PLANNED | Requested |  |
| 1088 | RQ221935 | OCC_231 | cpcc2_sd  | BUS                          | 220KV BUS 1 AT MOGA(PG)                              |           | C | Bus Bar relay retrofitting work & hotspot attending work                                                                | 07-Jun-2025 | 08:00 | 09-Jun-2025 | 18:00 | Kindly approve.                          | PLANNED | Requested |  |
| 1089 | RQ222468 | OCC_231 | cpcc1_sd  | BUS                          | 220 KV BIKANER_2 (PBTSJ) - BUS 3                     |           | D | For Bay Extension works                                                                                                 | 06-Jun-2025 | 17:00 | 10-Jun-2025 | 23:00 |                                          | PLANNED | Requested |  |
| 1090 | RQ221932 | OCC_231 | cpcc2_sd  | BUS                          | 220KV BUS 1 AT WAGOORA(PG)                           |           | D | For Replacement of 220kv Pampore-2 20689A to Bus-1 Droppers                                                             | 06-Jun-2025 | 09:00 | 06-Jun-2025 | 18:00 | Under construction head. Kindly approve. | PLANNED | Requested |  |
| 1091 | RQ222408 | OCC_231 | cpcc1_sd  | BUS                          | 220 KV FATEHGARH (PG) - BUS 3                        |           | D | FOR AMP WORK                                                                                                            | 05-Jun-2025 | 18:00 | 06-Jun-2025 | 23:00 |                                          | PLANNED | Requested |  |
| 1092 | RQ222404 | OCC_231 | cpcc1_sd  | BUS                          | 220KV BUS 2 AT KANKROLI(PG)                          |           | C | FOR BAY EXTENSION WORK                                                                                                  | 05-Jun-2025 | 09:00 | 06-Jun-2025 | 18:00 |                                          | PLANNED | Requested |  |
| 1093 | RQ221934 | OCC_231 | cpcc2_sd  | BUS                          | 220KV BUS 2 AT WAGOORA(PG)                           |           | D | For Replacement of 220KV ICT-2 202898 to Bus-2 Droppers Under ADDCAP vide CERC petition No 470/TT/2020 dated 14.10.2021 | 04-Jun-2025 | 09:00 | 04-Jun-2025 | 18:00 | Under construction head. Kindly approve. | PLANNED | Requested |  |
| 1094 | RQ222407 | OCC_231 | cpcc1_sd  | BUS                          | 220 KV FATEHGARH (PG) - BUS 2                        |           | D | For erection & Commissioning work of bay extension of 400kv/220KV ICT 10 Dia at Fatehgarh 2 RS INFRA                    | 03-Jun-2025 | 18:00 | 04-Jun-2025 | 23:00 |                                          | PLANNED | Requested |  |
| 1095 | RQ222403 | OCC_231 | cpcc1_sd  | BUS                          | 220KV BUS 1 AT KANKROLI(PG)                          |           | C | FOR BAY EXTENSION WORK                                                                                                  | 03-Jun-2025 | 09:00 | 04-Jun-2025 | 18:00 |                                          | PLANNED | Requested |  |
| 1096 | RQ222459 | OCC_231 | cpcc1_sd  | BUS                          | 220KV BUS 1 AT KOTPUTLI(PG)                          |           | D | For Construction Activities of SS-104 Package (Bus Stability Test)                                                      | 03-Jun-2025 | 09:00 | 03-Jun-2025 | 20:00 |                                          | PLANNED | Requested |  |
| 1097 | RQ221924 | OCC_231 | cpcc2_sd  | BUS                          | 220KV BUS 1 AT KAITHAL(PG)                           |           | D | AMP works                                                                                                               | 03-Jun-2025 | 09:00 | 04-Jun-2025 | 18:00 | Kindly approve.                          | PLANNED | Requested |  |
| 1098 | RQ222458 | OCC_231 | cpcc1_sd  | BUS                          | 220KV BUS 2 AT KOTPUTLI(PG)                          |           | D | For Construction Activities of SS-104 Package (Bus Stability Test)                                                      | 02-Jun-2025 | 09:00 | 02-Jun-2025 | 20:00 |                                          | PLANNED | Requested |  |
| 1099 | RQ222406 | OCC_231 | cpcc1_sd  | BUS                          | 220 KV FATEHGARH (PG) - BUS 1                        |           | D | For erection & Commissioning work of bay extension of 400kv/220KV ICT 10 Dia at Fatehgarh 2 RS INFRA                    | 01-Jun-2025 | 18:00 | 02-Jun-2025 | 23:00 |                                          | PLANNED | Requested |  |
| 1100 | RQ222467 | OCC_231 | cpcc1_sd  | BUS                          | 220 KV BIKANER_2 (PBTSJ) - BUS 2                     |           | D | For Bay Extension works                                                                                                 | 01-Jun-2025 | 17:00 | 05-Jun-2025 | 23:00 |                                          | PLANNED | Requested |  |
| 1101 | RQ221933 | OCC_231 | cpcc2_sd  | BUS                          | 220KV BUS 2 AT WAGOORA(PG)                           |           | D | For Replacement of 220kv Zainakote-1 210898 to Bus-2 Droppers                                                           | 01-Jun-2025 | 09:00 | 01-Jun-2025 | 18:00 | Under construction head. Kindly approve. | PLANNED | Requested |  |
| 1102 | RQ221688 | OCC_231 | cpcc3_sd  | BUS                          | 220KV BUS 2 AT SITARGANJ(PG)                         | POWERGRID | C | FOR BUS BAR STABILITY TEST AND RELAY TEST DURING BUS BAR RETROFITMENT AT SITARGANJ                                      | 29-Jun-2025 | 09:00 | 30-Jun-2025 | 18:00 |                                          | PLANNED | Requested |  |
| 1103 | RQ221944 | OCC_231 | cpcc2_sd  | BUS                          | 220KV BUS 2 AT JALANDHAR(PG)                         | POWERGRID | C | FOR LBB & 220KV BUS BAR PROT RETROFITTING                                                                               | 27-Jun-2025 | 10:00 | 28-Jun-2025 | 18:00 | kindly approve                           | PLANNED | Requested |  |
| 1104 | RQ221687 | OCC_231 | cpcc3_sd  | BUS                          | 220KV BUS 1 AT SITARGANJ(PG)                         | POWERGRID | C | FOR BUS BAR STABILITY TEST & RELAY TEST DURING RETROFITMENT OF BUS BAR PANEL AT SITARGANJ.                              | 26-Jun-2025 | 09:00 | 28-Jun-2025 | 18:00 |                                          | PLANNED | Requested |  |
| 1105 | RQ221690 | OCC_231 | cpcc3_sd  | BUS                          | 220KV BUS 2 AT ALLAHABAD(PG)                         | POWERGRID | C | Busbar relay retrofitting works at Allahabad SS.                                                                        | 17-Jun-2025 | 08:00 | 20-Jun-2025 | 18:00 |                                          | PLANNED | Requested |  |
| 1106 | RQ221689 | OCC_231 | cpcc3_sd  | BUS                          | 220KV BUS 1 AT ALLAHABAD(PG)                         | POWERGRID | C | Busbar relay retrofitting works at Allahabad SS.                                                                        | 13-Jun-2025 | 08:00 | 16-Jun-2025 | 18:00 |                                          | PLANNED | Requested |  |
| 1107 | RQ221943 | OCC_231 | cpcc2_sd  | BUS                          | 220KV BUS 1 AT JALANDHAR(PG)                         | POWERGRID | C | FOR LBB & 220KV BUS BAR PROT RETROFITTING                                                                               | 11-Jun-2025 | 10:00 | 26-Jun-2025 | 18:00 | kindly approve                           | PLANNED | Requested |  |
| 1108 | RQ221807 | OCC_231 | cpcc3_sd  | BUS                          | 220 KV PITHORAGARH(PG) - BUS 1                       | POWERGRID | D | FOR BUS BAR RETROFITMENT AT PITHORAGARH                                                                                 | 04-Jun-2025 | 09:00 | 04-Jun-2025 | 18:00 |                                          | PLANNED | Requested |  |
| 1109 | RQ222705 | OCC_231 | slchdp_sd | BUS                          | 220KV BUS 1 AT DEHAR(BB)                             | BBMB      | D | Connection of Droppers with 220kv Dehar Kangoo CKT-2 for charging of new line bay                                       | 26-Jun-2025 | 09:00 | 26-Jun-2025 | 17:00 |                                          | PLANNED | Requested |  |
| 1110 | RQ222708 | OCC_231 | slchdp_sd | BUS                          | 220KV BUS 1 AT KANGOO(HP)                            | HPPTCL    | D | Shifting of gantry beams                                                                                                | 18-Jun-2025 | 09:00 | 18-Jun-2025 | 19:00 |                                          | PLANNED | Requested |  |
| 1111 | RQ222601 | OCC_231 | slcdps_sd | AC TRANSMISSION LINE CIRCUIT | 132 KV HAMIRPUR(HP)-CHOHAL (PS) (PTCL) CKT-1         | PTSTCL    | D | Patrolling of line alongwith Tree trimming and Jumper tightening                                                        | 27-Jun-2025 | 08:00 | 27-Jun-2025 | 18:00 |                                          | PLANNED | Requested |  |
| 1112 | RQ222598 | OCC_231 | slcdps_sd | AC TRANSMISSION LINE CIRCUIT | 132 KV HAMIRPUR(HP)-CHOHAL (PS) (PTCL) CKT-1         | PTSTCL    | D | Patrolling of line alongwith Tree trimming and Jumper tightening                                                        | 19-Jun-2025 | 08:00 | 19-Jun-2025 | 18:00 |                                          | PLANNED | Requested |  |
| 1113 | RQ222588 | OCC_231 | slcdps_sd | AC TRANSMISSION LINE CIRCUIT | 132 KV HAMIRPUR(HP)-CHOHAL (PS) (PTCL) CKT-1         | PTSTCL    | D | Patrolling of line alongwith Tree trimming and Jumper tightening                                                        | 05-Jun-2025 | 08:00 | 05-Jun-2025 | 18:00 |                                          | PLANNED | Requested |  |
| 1114 | RQ221884 | OCC_231 | cpcc3_sd  | AC TRANSMISSION LINE CIRCUIT | 132 KV SITARGANJ(PG)-SITARGANJ(SIDCUL) (PTCUL) CKT-1 | PTCUL     | D | RETROFITMENT OF LBB RELAY & AMP WORKS AT 220/132KV SITARGANJ SS (BAY No:106)                                            | 13-Jun-2025 | 09:00 | 13-Jun-2025 | 17:00 |                                          | PLANNED | Requested |  |

|      |          |         |           |                              |                                                                                                                                                 |               |   |                                                                                                                                                                    |             |       |             |       |                                          |         |           |  |
|------|----------|---------|-----------|------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------|---------------|---|--------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------|-------------|-------|------------------------------------------|---------|-----------|--|
| 1115 | RQ222779 | OCC_231 | sldcrs_sd | AC TRANSMISSION LINE CIRCUIT | 132 KV SHEOPUR(MP)-KHANDAR(RS) (MPSEB) CKT-1                                                                                                    | MPSEB,RRVFN L | D | for Charging line from 132kV GSS khandar to LILO point (510) for antitheft purpose and Quarterly /half yearly Maintenance of bay equipment at 132kV GSS khandar    | 09-Jun-2025 | 09:00 | 09-Jun-2025 | 15:00 |                                          | PLANNED | Requested |  |
| 1116 | RQ222771 | OCC_231 | cpcc2_sd  | AC TRANSMISSION LINE CIRCUIT | 132 KV SEWA_2(NH)-KATHUA(JK) (PG) CKT-1                                                                                                         |               | D | Replacement of Punctured insulator at Loc No. 28 detected during online PID.                                                                                       | 04-Jun-2025 | 10:00 | 04-Jun-2025 | 17:00 | Kindly approve.                          | PLANNED | Requested |  |
| 1117 | RQ222772 | OCC_231 | cpcc2_sd  | AC TRANSMISSION LINE CIRCUIT | 132 KV SEWA_2(NH)-MAHANPUR(PDD) (PG) CKT-1                                                                                                      |               | D | Non auto mode required for safety purpose.                                                                                                                         | 04-Jun-2025 | 10:00 | 04-Jun-2025 | 17:00 | Kindly approve.                          | PLANNED | Requested |  |
| 1118 | RQ222702 | OCC_231 | sldchp_sd | BUS                          | 132 KV KANGOO(HP) - BUS 2                                                                                                                       | HPPTCL        | D | Bus-II extension to connect 132kV newly constructed transformer bay of HPPTCL substation                                                                           | 28-Jun-2025 | 09:00 | 28-Jun-2025 | 18:00 |                                          | PLANNED | Requested |  |
| 1119 | RQ222701 | OCC_231 | sldchp_sd | BUS                          | 132 KV KANGOO(HP) - BUS 1                                                                                                                       | HPPTCL        | D | Bus-I extension to connect 132kV newly constructed transformer bay of HPPTCL substation                                                                            | 27-Jun-2025 | 09:00 | 27-Jun-2025 | 18:00 |                                          | PLANNED | Requested |  |
| 1120 | RQ221686 | OCC_231 | cpcc3_sd  | BUS                          | 132 KV PITHORAGARH(PG) - BUS 1                                                                                                                  | POWERGRID     | D | FOR BUS BAR RETROFITMENT AT PITHORAGARH                                                                                                                            | 05-Jun-2025 | 09:00 | 05-Jun-2025 | 18:00 |                                          | PLANNED | Requested |  |
| 1121 | RQ222562 | OCC_231 | cpcc1_sd  | BAY                          | 204 BUS COUPLER BAY - 220KV BUS 1 AT BAGHPAT(PG) (POWERGRID) AND 220KV BUS 2 AT BAGHPAT(PG) AT 220 KV BAGHPAT(PG) (POWERGRID)                   | POWERGRID     | C | Rectification of P.D defect in 220kV Main Bus-1                                                                                                                    | 24-Jun-2025 | 08:00 | 27-Jun-2025 | 18:00 |                                          | PLANNED | Requested |  |
| 1122 | RQ222687 | OCC_231 | cpcc1_sd  | BAY                          | 208 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT ROORKEE(PG) (POWERGRID)                                                                              | POWERGRID     | C | CB overhauling work                                                                                                                                                | 19-Jun-2025 | 08:00 | 21-Jun-2025 | 18:00 |                                          | PLANNED | Requested |  |
| 1123 | RQ222686 | OCC_231 | cpcc1_sd  | BAY                          | 210 MAIN BAY - 400/220 KV 315 MVA ICT 2 AT ROORKEE(PG) (POWERGRID)                                                                              | POWERGRID     | C | CB overhauling work                                                                                                                                                | 16-Jun-2025 | 08:00 | 18-Jun-2025 | 18:00 |                                          | PLANNED | Requested |  |
| 1124 | RQ221699 | OCC_231 | cpcc3_sd  | BAY                          | 205 BUS COUPLER BUS COUPLER BAY - 220KV BUS 1 AT SITARGANJ(PG) (POWERGRID) AND 220KV BUS 2 AT SITARGANJ(PG) AT 220 KV SITARGANJ(PG) (POWERGRID) | POWERGRID     | D | WIRING OF BAY EQUIPMENT TO BE TERMINATED IN NEW BUS BAR PANEL (TO BE COMMISSIONED).                                                                                | 09-Jun-2025 | 09:00 | 09-Jun-2025 | 18:00 |                                          | PLANNED | Requested |  |
| 1125 | RQ222561 | OCC_231 | cpcc1_sd  | BAY                          | 207 BUS COUPLER BAY - 220KV BUS 1 AT DEHRADUN(PG) (POWERGRID) AND 220KV BUS 2 AT DEHRADUN(PG) AT 220 KV DEHRADUN(PG) (POWERGRID)                | POWERGRID     | D | FOR AMP WORK                                                                                                                                                       | 03-Jun-2025 | 08:00 | 03-Jun-2025 | 18:00 |                                          | PLANNED | Requested |  |
| 1126 | RQ222727 | OCC_231 | cpcc3_sd  | HVDC POLE                    | 70 KV VINDHYACHAL(PG) POLE-2                                                                                                                    | POWERGRID     | C | For Isolator CRM Measurements of 12 Isolators, simultaneous outage of Both HVDC Blocks, i.e. Block- 1 & 2 Along with West Bus- 1 & 2 and Feeder 1&II are Required. | 09-Jun-2025 | 10:00 | 10-Jun-2025 | 10:00 |                                          | PLANNED | Requested |  |
| 1127 | RQ222728 | OCC_231 | cpcc3_sd  | HVDC POLE                    | 70 KV VINDHYACHAL(PG) POLE-1                                                                                                                    | POWERGRID     | C | For Isolator CRM Measurements of 12 Isolators, simultaneous outage of Both HVDC Blocks, i.e. Block- 1 & 2 Along with West Bus- 1 & 2 and Feeder 1&II are Required. | 09-Jun-2025 | 10:00 | 10-Jun-2025 | 10:00 |                                          | PLANNED | Requested |  |
| 1128 | RQ222651 | OCC_231 | cpcc2_sd  | SVC/STATCOM                  | SVC No 1(-200/+300MVAR) at 400 KV NewWanpoh(PG)                                                                                                 | POWERGRID     | D | AMP work                                                                                                                                                           | 18-Jun-2025 | 09:00 | 18-Jun-2025 | 18:00 | Kindly approve                           | PLANNED | Requested |  |
| 1129 | RQ222545 | OCC_231 | cpcc1_sd  | SVC/STATCOM                  | STATCOM No 1(-425/+550MVAR) at 400 KV Bhadla_2 (PG)                                                                                             | POWERGRID     | D | For internal inspection due to DGA violation                                                                                                                       | 07-Jun-2025 | 17:00 | 12-Jun-2025 | 23:00 |                                          | PLANNED | Requested |  |
| 1130 | RQ221922 | OCC_231 | cpcc2_sd  | SVC/STATCOM                  | STATCOM No 1(-100/+100MVAR) at 400 KV Nallagarh(PG)                                                                                             | POWERGRID     | D | For ICT-4 Augmentation work due to the proximity of Statcom Bay near to ICT-IV at Nalagarh ss                                                                      | 03-Jun-2025 | 09:00 | 05-Jun-2025 | 18:00 | Under construction head. Kindly approve. | PLANNED | Requested |  |
| 1131 | RQ221923 | OCC_231 | cpcc2_sd  | SVC/STATCOM                  | STATCOM No 2(-100/+100MVAR) at 400 KV Nallagarh(PG)                                                                                             | POWERGRID     | D | For ICT-4 Augmentation work due to the proximity of Statcom Bay near to ICT-IV at Nalagarh ss                                                                      | 03-Jun-2025 | 09:00 | 05-Jun-2025 | 18:00 | Under construction head. Kindly approve. | PLANNED | Requested |  |
| 1132 | RQ222541 | OCC_231 | cpcc1_sd  | SVC/STATCOM                  | SVC No 1(-300/+400MVAR) at 400 KV Kankroll(PG)                                                                                                  | POWERGRID     | D | DEWEEDING OF VEGETATION IN MV YARD                                                                                                                                 | 02-Jun-2025 | 08:00 | 02-Jun-2025 | 18:00 |                                          | PLANNED | Requested |  |
| 1133 | RQ222544 | OCC_231 | cpcc1_sd  | SVC/STATCOM                  | STATCOM No 2(-425/+550MVAR) at 400 KV Bhadla_2 (PG)                                                                                             | POWERGRID     | D | FOR AMP WORK                                                                                                                                                       | 01-Jun-2025 | 17:00 | 06-Jun-2025 | 23:00 |                                          | PLANNED | Requested |  |
| 1134 | RQ222543 | OCC_231 | cpcc1_sd  | SVC/STATCOM                  | STATCOM No 2(-425/+550MVAR) at 400 KV Fatehgarh_III(PG)                                                                                         | POWERGRID     | D | FOR AMP WORK                                                                                                                                                       | 16-Jun-2025 | 17:00 | 20-Jun-2025 | 23:00 |                                          | PLANNED | Requested |  |
| 1135 | RQ222542 | OCC_231 | cpcc1_sd  | SVC/STATCOM                  | STATCOM No 1(-425/+550MVAR) at 400 KV Fatehgarh_III(PG)                                                                                         | POWERGRID     | D | FOR AMP WORK                                                                                                                                                       | 10-Jun-2025 | 17:00 | 15-Jun-2025 | 23:00 |                                          | PLANNED | Requested |  |
| 1136 | RQ222540 | OCC_231 | cpcc1_sd  | SVC/STATCOM                  | STATCOM No 1(-425/+550MVAR) at 400 KV Bikaner_2 (PBTSLS)                                                                                        | PBTSLS        | D | For logic checking in valve cooling system and AVR related issues checking                                                                                         | 11-Jun-2025 | 17:00 | 13-Jun-2025 | 23:00 |                                          | PLANNED | Requested |  |