



सत्यमेव जयते

भारत सरकार

Government of India

विद्युत मंत्रालय

Ministry of Power

उत्तर क्षेत्रीय विद्युत समिति

Northern Regional Power Committee

सं.:उ.क्षे.वि.स./प्रचालन/106/01/2025/ 245 - 256

दिनांक: 17.06.2025

विषय: उत्तर क्षेत्रीय विद्युत समिति की प्रचालन समन्वय उप- समिति की 232वी बैठक में स्वीकृत आऊटेज कार्यक्रम की सूची ।

Subject: Outage programme approved in the 232nd OCC Meeting.

विद्युत् उत्पादन कंपनियों व पारेषण लाइसेंस धारकों द्वारा उत्पादन इकाइयों व पारेषण तंत्र के प्रस्तावित आऊटेज कार्यक्रमों को दिनांक 16.06.2025 में आयोजित प्रचालन समन्वय उप- समिति की 232 वी बैठक में चर्चा करने के पश्चात आऊटेज कार्यक्रम की स्वीकृत सूची को उत्तर क्षेत्रीय विद्युत समिति के वेब पोर्टल पर उपलब्ध किया गया है । सभी आऊटेज कार्यक्रम संभावित हैं एवं वास्तविक काल में ग्रिड की स्थिति के अनुरूप प्रभावी होंगे । किसी प्रकार की त्रुटि होने पर दो कार्य दिवसों के भीतर हमें सूचित करने का कष्ट करें ।

The outage programme of Generating Units and Transmission Lines proposed by Generating Companies and Transmission Licensees were discussed in the 232nd OCC meeting held on 16.06.2025 and the approved list of outages program has been uploaded on NRPC web portal. All outage programmes are approved tentatively subject to real time grid conditions. Discrepancy, if any may kindly be intimated within two working days.


(डी. के. मीना)

अधीक्षण अभियंता (प्रचालन)

सेवा में,
प्रचालन समन्वय उप- समिति के सभी सदस्य ।

APPROVED OUTAGE PROGRAM OF 232nd OCC

Sr No	Reference Number	OCC Number	Name of Requesting Agency	Element Type	Element Name	Owner	Daily/Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	Request Type	Shutdown Status	Approved From Date	Approved From Time	Approved To Date	Approved To Time	OCC Remarks
1	RQ225 892	OCC_232	ntpcncr_sd	GENERATING UNIT	88.71 MW ANTA GPS - UNIT 1	NTPC	C	GT#1 Minor Shutdown	21-Jul-2025	00:00	27-Jul-2025	23:59	Outage	PLANNED	Rejected					Not approved in LGBR/ may bediscussed in next OCC
2	RQ225 048	OCC_232	ntpcos_sd	GENERATING UNIT	500 MW RIHAND-I STPS - UNIT 2	NTPC	C	Unit 55 days capital overhauling	15-Jul-2025	00:00	07-Sep-2025	23:59	Boiler,Turbine & Generator.	PLANNED	Rejected					Approved in LGBR-29 (18.08.2024 to 01.10.2024)/ may be deferred & to be discusd in next OCC
3	RQ226 114	OCC_232	ntpcos_sd	GENERATING UNIT	500 MW SINGRAULI STPS - UNIT 6	NTPC	C	Unit 45 days capital overhauling	01-Jul-2025	00:00	15-Aug-2025	23:59	Boiler,Turbine & Generator.	PLANNED	Approved	16-Jul-25	00:00	31-Aug-25	23:59	Approved in LGBR-29 (15.02.2025 to 31.03.2025)/Subject to real time grid conditions
4	RQ225 032	OCC_232	ntpcos_sd	GENERATING UNIT	210 MW DADRI-I TPS - UNIT 2	NTPC	C	Scheduled Overhaul	01-Jul-2025	08:00	09-Aug-2025	18:00	40 Days shut-down required for scheduled overhauling	PLANNED	Approved	20-Jul-25		29-Aug-25	18:00	Approved in LGBR-30 (01.07.2025 to 09.08.2025)
5	RQ225 134	OCC_232	ntpcos_sd	GENERATING UNIT	210 MW DADRI-I TPS - UNIT 2	NTPC	C	Scheduled Overhaul of 40 Days	01-Jul-2025	00:00	09-Aug-2025	23:59	40 Days shut-down required for scheduled overhauling	PLANNED	Rejected					Duplicate entry
6	RQ225 047	OCC_232	ntpcos_sd	GENERATING UNIT	660 MW TANDA TPS - UNIT 6	GREENK O	C	38 Days Capital overhauling	01-Jul-2025	00:00	07-Aug-2025	23:59	Boiler,Turbine CAT-B Inspection,Gen CAT-B & C Inspection.	PLANNED	Rejected					Approved in LGBR-29 (20.12.2024 to 28.01.2025)/ may be deferred & to be discusd in next OCC
7	RQ226 139	OCC_232	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS) GWALIOR(PG) (PG) CKT-2	POWER GRID	D	Quarterly maintenance work	23-Jul-2025	08:00	23-Jul-2025	18:00		PLANNED	Approved	23-Jul-25	08:00	23-Jul-25	18:00	ATC curatilment of 450MW in NR import, subjected to WRPC Approval
8	RQ225 907	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI- GWALIOR (PG) CKT-1	POWER GRID	D	INSTALLATION OF COUNTER WEIGHT ON GANTRY JUMPER F 765KV ORAI GWALIOR LINE AT ORAI GIS	09-Jul-2025	09:00	09-Jul-2025	18:00		PLANNED	Approved	15-Jul-25	09:00	15-Jul-25	18:00	subjected to WRPC Approval
9	RQ225 935	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI- SASARAM (PG) CKT-1	POWER GRID	D	Shutdown Nature Rectification work.	22-Jul-2025	07:00	22-Jul-2025	18:00		PLANNED	Approved	22-Jul-25	07:00	22-Jul-25	18:00	Subjected to ERPC Approval
10	RQ225 830	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)- MOTIHARI(BS) (PG) CKT-2	POWER GRID	C	400KV Bus Bar relay retro- fitment work	21-Jul-2025	09:00	22-Jul-2025	18:00		PLANNED	Approved	21-Jul-25	09:00	22-Jul-25	18:00	Subjected to ERPC Approval
11	RQ225 934	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VINDHYACHAL(P G)- VINDHYACHAL(N T) (PG) CKT-2	POWER GRID	D	FOR HOT SPOT RECTIFICATION IN AWL2 D2 B PH ISOLATOR	21-Jul-2025	09:00	21-Jul-2025	18:00		PLANNED	Approved	21-Jul-25	09:00	21-Jul-25	18:00	
12	RQ225 932	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)- VINDHYACHAL(P G) (PG) CKT-2	POWER GRID	D	LINE & MAIN BAY AMP WORK AT VINDHYACHAL END	16-Jul-2025	08:00	16-Jul-2025	18:00		PLANNED	Approved	16-Jul-25	08:00	16-Jul-25	18:00	subjected to WRPC Approval
13	RQ225 931	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)- VINDHYACHAL(P G) (PG) CKT-1	POWER GRID	D	LINE & MAIN BAY AMP WORK AT SINGRAULI END	14-Jul-2025	08:00	14-Jul-2025	18:00		PLANNED	Approved	14-Jul-25	08:00	14-Jul-25	18:00	subjected to WRPC Approval
14	RQ225 918	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA- BIHARSHARIFF (PG) CKT-1	POWER GRID	D	AMP OF LINE REACTOR AND LINE BAY	09-Jul-2025	09:00	09-Jul-2025	18:00		PLANNED	Approved	09-Jul-25	09:00	09-Jul-25	18:00	Subjected to ERPC Approval

15	RQ225 919	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA- BIHARSHARIFF (PG) CKT-2	POWER GRID	D	AMP WORK OF LINE REACTOR AND LINE BAY	03-Jul-2025	09:00	03-Jul-2025	18:00		PLANNED	Approved	03-Jul-25	09:00	03-Jul-25	18:00	Subjected to ERPC Approval
16	RQ225 917	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)- MUZAFFARPUR(P G) (POWERLINK) CKT-2	POWER LINK	C	400KV Bus Bar relay retro- fitment work	03-Jul-2025	09:00	04-Jul-2025	18:00		PLANNED	Approved	03-Jul-25	09:00	04-Jul-25	18:00	Subjected to ERPC Approval
17	RQ225 916	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)- MUZAFFARPUR(P G) (POWERLINK) CKT-1	POWER LINK	C	400KV Bus Bar relay retro- fitment work	01-Jul-2025	09:00	02-Jul-2025	18:00		PLANNED	Approved	01-Jul-25	09:00	02-Jul-25	18:00	Subjected to ERPC Approval
18	RQ225 943	OCC_232	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-1		D	For construction of 765kV D/C Neemrana_II- Bareilly line	25-Jul-2025	07:00	27-Jul-2025	19:00		PLANNED	Approved	25-Jul-25	07:00	27-Jul-25	19:00	
19	RQ225 944	OCC_232	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-2		D	For construction of 765kV D/C Neemrana_II- Bareilly line	25-Jul-2025	07:00	27-Jul-2025	19:00		PLANNED	Approved	25-Jul-25	07:00	27-Jul-25	19:00	
20	RQ226 035	OCC_232	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-2		D	For construction of 765kV D/C Neemrana_II- Bareilly line	22-Jul-2025	07:00	24-Jul-2025	19:00		PLANNED	Approved	22-Jul-25	07:00	24-Jul-25	19:00	
21	RQ225 941	OCC_232	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-1		D	For construction of 765kV D/C Neemrana_II- Bareilly line	22-Jul-2025	07:00	24-Jul-2025	19:00		PLANNED	Approved	22-Jul-25	07:00	24-Jul-25	19:00	
22	RQ225 958	OCC_232	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-1		C	Diversion work of 500kV HVDC Ballia- Bhiwadi Line for NHAI Lucknow-Kanpur Green Expressway	21-Jul-2025	08:47	30-Jul-2025	19:00		PLANNED	Approved	21-Jul-25	08:47	30-Jul-25	19:00	
23	RQ225 959	OCC_232	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-2		C	Diversion work of 500kV HVDC Ballia- Bhiwadi Line for NHAI Lucknow-Kanpur Green Expressway	21-Jul-2025	08:00	30-Jul-2025	18:00		PLANNED	Approved	21-Jul-25	08:00	30-Jul-25	18:00	
24	RQ225 333	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA- PHAGI (RS) CKT-1		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar- Dausa(Part-II) Transmission Line.	25-Jul-2025	09:00	28-Jul-2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar- Dausa(Part-II) Transmission Line.	PLANNED	Rejected					Deferred till next OCC
25	RQ225 186	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)- NARELA(PNTL) (PNTL) CKT-2		D	For scheme checking work	24-Jul-2025	08:00	24-Jul-2025	18:00		PLANNED	Rejected					Line not commissioned yet

26	RQ225 220	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER- BHADLA_2 (PG) CKT-2		D	Attending COE Protection Observations by Bhadla 2 Rectification of SD Nature defects by Bikaner	23-Jul-2025	16:00	24-Jul-2025	23:59		PLANNED	Approved	23-Jul-25	16:00	24-Jul-25	23:59	Curtailment of 500MW in NR Export, subjected to WRPC Approval. To be availed from 16:30hrs
27	RQ225 185	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)- NARELA(PNTL) (PNTL) CKT-1		D	For scheme checking work	23-Jul-2025	08:00	23-Jul-2025	18:00		PLANNED	Rejected					Line not commisioned yet
28	RQ225 219	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER- BHADLA_2 (PG) CKT-1		D	Rectification of SD Nature defects by Bikaner & Attending COE Protection Observations by Bhadla 2	21-Jul-2025	16:00	22-Jul-2025	23:59		PLANNED	Approved	21-Jul-25	16:00	22-Jul-25	23:59	Curtailment of 500MW in NR Export, subjected to WRPC Approval. To be availed from 16:30hrs
29	RQ225 334	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA- PHAGI (RS) CKT-2		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar- Dausa(Part-II) Transmission Line.	21-Jul-2025	09:00	24-Jul-2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar- Dausa(Part-II) Transmission Line.	PLANNED	Rejected					Deferred till next OCC
30	RQ225 325	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)- GWALIOR(PG) (PG) CKT-2		C	For Erection of Tower and Tapping of LILO of 765 kv KV Gwalior - Phagi TL at dausa	20-Jul-2025	07:00	27-Jul-2025	20:00	For Erection of Tower and Tapping of LILO of 765 kv KV Gwalior - Phagi TL at dausa	PLANNED	Rejected					Deferred till September
31	RQ225 324	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)- GWALIOR(PG) (PG) CKT-1		C	For Erection of Tower and Tapping of LILO of 765 kv KV Gwalior - Phagi TL at dausa	20-Jul-2025	07:00	27-Jul-2025	20:00	For Erection of Tower and Tapping of LILO of 765 kv KV Gwalior - Phagi TL at dausa	PLANNED	Rejected					Deferred till September
32	RQ225 297	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH- BANASKANTHA (PG) CKT-2		D	For attending S/D nature defects	18-Jul-2025	08:00	18-Jul-2025	18:00	Non Auto of 765KV Chittoragarh- Banaskatha (PG) CK-1	PLANNED	Approved	18-Jul-25	16:00	18-Jul-25	23:00	Curtailment of 2950MW in NR export, subjected to WRPC approval. To be availed from 16:00hrs. Subjected to Real time Grid conditions in NR and WR at the time of request of shutdown.
33	RQ225 184	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PKTSL) CKT-2		D	For scheme checking work	18-Jul-2025	08:00	18-Jul-2025	18:00		PLANNED	Approved	18-Jul-25	17:00	18-Jul-25	23:00	To be availed from 17:00hrs
34	RQ225 258	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV SIKAR_2(PSTL)- ALIGARH(PG) (PASTL) CKT-2		D	Defect rectification work	18-Jul-2025	08:00	19-Jul-2025	18:00	non-auto mode of other charged ckt required	PLANNED	Approved	18-Jul-25	17:00	19-Jul-25	23:00	To be availed from 17:00hrs

35	RQ225 296	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH- BANASKANTHA (PG) CKT-1		D	For attending S/D nature defects	17-Jul-2025	08:00	17-Jul-2025	18:00	Non Auto of 765KV Chittoragarh- Banaskatha (PG) CK-2	PLANNED	Approved	17-Jul-25	16:00	17-Jul-25	23:00	Curtailment of 2950MW in NR export, subjected to WRPC approval. To be availed from 16:00hrs. Subjected to Real time Grid conditions in NR and WR at the time of request of shutdown.
36	RQ225 183	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PKTSL) CKT-1		D	For scheme checking work	17-Jul-2025	08:00	17-Jul-2025	18:00		PLANNED	Approved	17-Jul-25	17:00	17-Jul-25	23:00	To be availed from 17:00hrs
37	RQ225 269	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA- BIKANER (PG) CKT- 2		D	Installation of Bird diverters	16-Jul-2025	16:00	31-Jul-2025	22:00	A/R of charged circuit is required to be on non auto mode	PLANNED	Approved	16-Jul-25	17:00	31-Jul-25	23:00	To be availed from 16:30 hrs/One S/D at a time.
38	RQ225 218	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER- BHADLA_2 (PG) CKT-2		D	Attending COE Protection Observations by Bhadla 2 & Rectification of SD Nature defects by Bikaner	16-Jul-2025	16:00	17-Jul-2025	23:59		PLANNED	Approved	16-Jul-25	16:00	17-Jul-25	23:59	To be staggered with 765 KV BHADLA-BIKANER (PG) CKT-2 shutdown
39	RQ225 271	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER- BHADLA_2 (PG) CKT-2		D	Installation of Bird diverters	16-Jul-2025	16:00	31-Jul-2025	22:00	A/R of charged circuit is required to be on non auto mode	PLANNED	Approved					To be clubbed with RQ225218
40	RQ225 273	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER- BHADLA_2 (PG) CKT-2		D	Installation of Bird diverters	16-Jul-2025	16:00	31-Jul-2025	22:00	A/R of charged circuit is required to be on non auto mode	PLANNED	Approved	16-Jul-25	16:00	31-Jul-25	22:00	Curtailment of 500MW in NR Export, subjected to WRPC Approval. To be availed from 16:30hrs
41	RQ225 191	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MEERUT- BHIWANI (PG) CKT-1		C	Connection of LULO section for connecting with 765/400 kV Narela GIS substation under Tr. System Part-G, Ph-II	16-Jul-2025	08:00	18-Jul-2025	18:00		PLANNED	Approved	16-Jul-25	08:00	18-Jul-25	18:00	
42	RQ225 257	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV SIKAR_2(PSTL)- ALIGARH(PG) (PASTL) CKT-1		D	Defect rectification work	16-Jul-2025	08:00	17-Jul-2025	18:00	non-auto mode of other charged ckt required	PLANNED	Approved	16-Jul-25	17:00	17-Jul-25	23:00	To be availed from 17:00hrs
43	RQ225 251	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER- BHADLA_2 (PG) CKT-1		D	Stringing work of under construction 765 kV D/C Bhadla-II Siakr-II 2nd line	16-Jul-2025	08:00	26-Jul-2025	19:00	Non-auto mode of charged line for hotline stringing work	PLANNED	Approved	16-Jul-25	17:00	26-Jul-25	23:00	Curtailment of 500MW in NR Export, subjected to WRPC Approval. To be availed from 16:30hrs
44	RQ225 252	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER- BHADLA_2 (PG) CKT-2		D	Stringing work of under construction 765 kV D/C Bhadla-II Siakr-II 2nd line	16-Jul-2025	08:00	26-Jul-2025	19:00	Non-auto mode of charged line for hotline stringing work	PLANNED	Approved					To be clubbed with RQ225273.

45	RQ225 335	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)- GWALIOR(PG) (PG) CKT-2		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar- Dausa(Part-II) Transmission Line.	15-Jul-2025	09:00	18-Jul-2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar- Dausa(Part-II) Transmission Line.	PLANNED	Approved	15-Jul-25	09:00	18-Jul-25	18:00	ATC curatiltment of 450MW in NR import, subjected to WRPC Approval
46	RQ225 158	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER- CHITTORGARH (PG) CKT-2		D	For attending S/D nature defects by Kankroli & Chittorgarh	15-Jul-2025	08:00	15-Jul-2025	18:00	Non Auto of 765KV Ajmer- Chittor CK1	PLANNED	Approved	15-Jul-25	17:00	15-Jul-25	23:00	To be availed from 16:30hrs.
47	RQ225 209	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA- BHIWANI (PG) CKT-1		D	SD Nature defects rectification by Jhatikra & Bhiwani	15-Jul-2025	07:00	16-Jul-2025	18:00		PLANNED	Approved	15-Jul-25	17:00	16-Jul-25	23:00	To be availed from 16:30hrs.
48	RQ225 165	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)- FATEHGARH_II(P G) (PFTL) CKT-2		D	AMP Related work of line & Ractor Bay by Fatehgarh 2 & Attending COE Protection Observations by Bhadla 2	14-Jul-2025	18:00	16-Jul-2025	23:59		PLANNED	Approved	14-Jul-25	18:00	16-Jul-25	23:59	
49	RQ225 217	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER- BHADLA_2 (PG) CKT-1		D	Attending COE Protection Observations by Bhadla 2 & Rectification of SD Nature defects by Bikaner	14-Jul-2025	16:00	15-Jul-2025	23:59		PLANNED	Approved	14-Jul-25	16:00	15-Jul-25	23:59	To be stagged from 765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PFTL) CKT-2/other shutdowns in solar pocket
50	RQ225 157	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER- CHITTORGARH (PG) CKT-1		D	For attending S/D nature defects by Kankroli & Chittorgarh	14-Jul-2025	08:00	14-Jul-2025	18:00	Non Auto of 765KV Ajmer- Chittor CK2	PLANNED	Approved	14-Jul-25	17:00	14-Jul-25	23:00	To be availed from 16:30hrs.
51	RQ225 332	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)- BHIWANI(PG) (PG) CKT-1		D	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP(TIMING,CR M,DCRM DEW POINT,COIL CURRENT) works . 3.PRV-1&2 retrofitment (Viat Make).	14-Jul-2025	08:00	15-Jul-2025	18:00	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP(TIMING,C RM,DCRM DEW POINT,COIL CURRENT) works . 3.PRV-1&2 retrofitment (Viat Make). 4.WTI & OTI Modification work	PLANNED	Approved	14-Jul-25	17:00	15-Jul-25	23:00	To be availed from 16:30hrs.

52	RQ225 164	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)- FATEHGARH_II(P G) (PFTL) CKT-1		D	AMP Related work of line & Ractor Bay by Fatehgarh 2 & Attending COE Protection Observations by Bhadla 2	11-Jul-2025	18:00	12-Jul-2025	23:59		PLANNED	Approved	11-Jul-25	18:00	12-Jul-25	23:59	
53	RQ225 327	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC) -MEERUT(PG) (PG) CKT-1		D	For rectification of Shutdown Defects	09-Jul-2025	08:00	10-Jul-2025	18:00	For rectification of Shutdown Defects	PLANNED	Approved	09-Jul-25	08:00	10-Jul-25	18:00	Subject to real time grid condition.
54	RQ225 331	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)- GWALIOR(PG) (PG) CKT-2		D	Shutdown nature defects rectification 1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PRV-1&2 retrofitment (Viat Make) 4. WTI & OTI Modification work	09-Jul-2025	08:00	12-Jul-2025	18:00	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PRV-1&2 retrofitment (Viat Make) 4. WTI & OTI Modification work	PLANNED	Approved	09-Jul-25	08:00	12-Jul-25	18:00	ATC curatiltment of 450MW in NR import, subjected to WRPC Approval
55	RQ225 254	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)- SIKAR_2(PSTL) (PSTL) CKT-2		D	Facilitate Testing in Nearby Future Bay Construction at Bhadla 2 & Defect rectification work by Sikar	09-Jul-2025	08:00	15-Jul-2025	18:00	non-auto mode of other charged ckt required	PLANNED	Approved	09-Jul-25	17:00	15-Jul-25	23:00	To be availed from 16:30hrs.
56	RQ225 208	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA- JHATIKARA (PG) CKT-1		D	SD Nature defects rectification	08-Jul-2025	07:00	10-Jul-2025	18:00		PLANNED	Approved	15-Jul-25	07:00	17-Jul-25	18:00	
57	RQ225 163	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)- FATEHGARH_II(P G) (PBTTL) CKT-4		D	AMP Related work of line & Ractor Bay by Fatehgarh 2 & Attending COE Protection Observations by Bhadla 2	07-Jul-2025	18:00	09-Jul-2025	23:59		PLANNED	Approved	07-Jul-25	18:00	09-Jul-25	23:59	
58	RQ225 216	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER- MOGA (PG) CKT-2		D	Pilot installation work at C-type towers and other SD nature defects rectification work	07-Jul-2025	16:00	12-Jul-2025	23:59		PLANNED	Rejected					Deferred till next OCC
59	RQ225 260	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)- PHAGI(RS) (PAPTL) CKT-2		D	For AMP work	07-Jul-2025	08:00	09-Jul-2025	18:00	non-auto mode of other charged ckt required	PLANNED	Approved	07-Jul-25	17:00	09-Jul-25	23:00	To be availed from 16:30hrs.
60	RQ225 149	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA- BHIWANI (PG) CKT-1		D	RECTIFICATION OF SHUT DOWN DEFECTS	06-Jul-2025	08:00	06-Jul-2025	18:00		PLANNED	Rejected					Deferred till next OCC

61	RQ225 330	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)- GWALIOR(PG) (PG) CKT-1		D	Shutdown nature defects rectification 1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PR-1&2 retrofitment (Viat Make) 4. WTI & OTI Modification work	04-Jul-2025	08:00	07-Jul-2025	18:00	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PR-1&2 retrofitment (Viat Make) 4. WTI & OTI Modification work	PLANNED	Approved	04-Jul-25	08:00	07-Jul-25	18:00	ATC curatilm of 450MW in NR import, subjected to WRPC Approval
62	RQ225 336	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)- GWALIOR(PG) (PG) CKT-1		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar- Dausa(Part-II) Transmission Line.	03-Jul-2025	09:00	05-Jul-2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar- Dausa(Part-II) Transmission Line.	PLANNED	Approved	03-Jul-25	09:00	05-Jul-25	18:00	ATC curatilm of 450MW in NR import, subjected to WRPC Approval
63	RQ225 162	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)- FATEHGARH_II(P G) (PBT) CKT-3		D	AMP Related work of line & Ractor Bay by Fatehgarh 2 & Attending COE Protection Observations by Bhadla 2	02-Jul-2025	18:00	04-Jul-2025	23:59		PLANNED	Approved	02-Jul-25	18:00	04-Jul-25	23:59	
64	RQ225 329	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)- BHIWANI(PG) (PG) CKT-2		D	Shutdown nature defects rectification 1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP(DCRM DEW POINT,COIL CURRENT) works . 3.PR-1&2 retrofitment (Viat Make). 4.HV bushing tan delta point rectification.	02-Jul-2025	08:00	03-Jul-2025	18:00	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP(DCRM DEW POINT,COIL CURRENT) works . 3.PR-1&2 retrofitment (Viat Make). 4.HV bushing tan delta point rectification.	PLANNED	Approved	02-Jul-25	08:00	03-Jul-25	18:00	
65	RQ225 259	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)- PHAGI(RS) (PAPT) CKT-1		D	For AMP work	02-Jul-2025	08:00	04-Jul-2025	18:00	non-auto mode of other charged ckt required	PLANNED	Approved	02-Jul-25	16:00	04-Jul-25	23:00	ATC curatilm of 450MW in NR import, subjected to WRPC Approval
66	RQ225 207	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA- ALIGARH (PG) CKT-1		D	SD Nature defects rectification	02-Jul-2025	07:00	04-Jul-2025	18:00		PLANNED	Rejected					Deferred till next OCC

67	RQ225 268	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA- BIKANER (PG) CKT- 1		D	Installation of Bird diverters	01-Jul-2025	16:00	15-Jul-2025	22:00	A/R of charged circuit is required to be on non auto mode	PLANNED	Approved	01-Jul-25	16:00	15-Jul-25	22:00	ATC curtailment of 200 WM in NR Export. To be availed from 16:30hrs.
68	RQ225 270	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER- BHADLA_2 (PG) CKT-1		D	Installation of Bird diverters	01-Jul-2025	16:00	15-Jul-2025	22:00	A/R of charged circuit is required to be on non auto mode	PLANNED	Approved	01-Jul-25	16:00	15-Jul-25	22:00	To be staggered from shutdown in solar pocket
69	RQ225 215	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER- MOGA (PG) CKT-1		D	Pilot installation work at C-type towers and other SD nature defects rectification work	01-Jul-2025	16:00	06-Jul-2025	23:59		PLANNED	Rejected					Deferred till next OCC
70	RQ225 272	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER- BHADLA_2 (PG) CKT-1		D	Installation of Bird diverters	01-Jul-2025	16:00	15-Jul-2025	22:00	A/R of charged circuit is required to be on non auto mode	PLANNED	Approved	01-Jul-25	16:00	15-Jul-25	22:00	Curtailment of 500MW in NR Export, subjected to WRPC Approval. To be availed from 16:30hrs
71	RQ225 223	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)- GWALIOR(PG) (PG) CKT-1		D	Non-auto mode for tower tightening & missing tower member fixing above waist leve	01-Jul-2025	09:00	31-Jul-2025	17:00	Non-auto mode for tower tightening & missing tower member fixing above waist leve	PLANNED	Approved	01-Jul-25	09:00	31-Jul-25	17:00	subjected to WRPC Approval
72	RQ225 253	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)- SIKAR_2(PSTL) (PSTL) CKT-1		D	Attending COE Protection Observations by Bhadla 2 & Defect rectification work by SIKAR II	01-Jul-2025	08:00	07-Jul-2025	18:00	non-auto mode of other charged ckt required	PLANNED	Approved	01-Jul-25	17:00	07-Jul-25	23:00	To be availed from 16:30hrs.
73	RQ225 584	OCC_232	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANPARA_C(LAN)- UNNAO(UP) (UP) CKT-1	UPPTCL	C	Planned outage for PLC of 765 kV S/C (Quad moose) Mainpuri Unnao T/L of SEUPPTCL	19-Jul-2025	08:00	22-Jul-2025	18:00		PLANNED	Rejected					To be availed in lean NR demand period
74	RQ225 583	OCC_232	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV OBRA_C_TPS- UNNAO (UP) CKT- 1	UPPTCL	C	Planned outage for PLC of 765 kV S/C (Quad moose) Mainpuri Unnao T/L of SEUPPTCL	15-Jul-2025	08:00	18-Jul-2025	18:00		PLANNED	Rejected					May be availed in lean NR demand period
75	RQ225 871	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BAREILLY_2- LUCKNOW_2 (PG) CKT-1	POWER GRID	D	Line Bay equipment & Line Reactor AMP work at 765kv Bareilly SS.	16-Jul-2025	09:00	16-Jul-2025	18:00		PLANNED	Approved	16-Jul-25	09:00	16-Jul-25	18:00	
76	RQ226 205	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER- BHADLA_2 (PG) CKT-1	POWER GRID	D	Construction work of 765 KV D/C BHADLA III - SIKAR II TL	15-Jul-2025	08:00	16-Jul-2025	18:00		PLANNED	Approved	15-Jul-25	17:00	16-Jul-25	23:00	Curtailment of 500MW in NR Export, subjected to WRPC Approval. To be availed from 16:30hrs
77	RQ226 206	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER- BHADLA_2 (PG) CKT-2	POWER GRID	D	Construction work of 765 KV D/C BHADLA III - SIKAR II TL	15-Jul-2025	08:00	16-Jul-2025	18:00		PLANNED	Approved	15-Jul-25	08:00	16-Jul-25	18:00	Duplicate entry

78	RQ225 929	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-ALIGARH(PG) (PG) CKT-1	POWER GRID	D	AMP work and Line S/D Nature defect rectification works	11-Jul-2025	08:00	11-Jul-2025	18:00		PLANNED	Approved	16-Jul-25	08:00	16-Jul-25	18:00	ATC curtailment of 600 MW in NR Import
79	RQ225 859	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI- ALIGARH (PG) CKT-2	POWER GRID	D	"INSTALLATION OF COUNTER WEIGHT ON GANTRY JUMPER OF 765KV ORAI GWALIOR LINE AT ORAI GIS by Orai "	09-Jul-2025	09:00	09-Jul-2025	18:00		PLANNED	Rejected					ATC to be curtailed by 1100 MW in NR Import. To be availed in lean NR demand period
80	RQ225 885	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA- FATEHPUR (PG) CKT-2	POWER GRID	D	Fixing of CC Ring, Conductor Spacer and attend shut down nature work	07-Jul-2025	08:00	08-Jul-2025	18:00		PLANNED	Approved	07-Jul-25	08:00	08-Jul-25	18:00	
81	RQ225 868	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI- KANPUR_GIS (PG) CKT-2	POWER GRID	D	Line & Line Reactor AMP Works	03-Jul-2025	09:00	03-Jul-2025	18:00		PLANNED	Approved	03-Jul-25	09:00	03-Jul-25	18:00	
82	RQ225 873	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI- ALIGARH (PG) CKT-1	POWER GRID	D	CSD Fine Tuning of Bays 802 & 803	02-Jul-2025	14:00	02-Jul-2025	17:00		PLANNED	Rejected					To be availed in lean NR demand period. ATC curtailment of 1100 MW in NR Import
83	RQ225 867	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI- KANPUR_GIS (PG) CKT-1	POWER GRID	D	Line & Line Reactor AMP Works	02-Jul-2025	09:00	02-Jul-2025	18:00		PLANNED	Approved	02-Jul-25	09:00	02-Jul-25	18:00	
84	RQ225 874	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI- ALIGARH (PG) CKT-2	POWER GRID	D	CSD Fine Tuning of Bays 805 & 806 by Aligarh	02-Jul-2025	09:00	02-Jul-2025	12:00		PLANNED	Rejected					To be availed in lean NR demand period. ATC curtailment of 1100 MW in NR Import
85	RQ225 884	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA- FATEHPUR (PG) CKT-1	POWER GRID	D	Fixing of CC Ring, Conductor Spacer and attend shut down nature work	02-Jul-2025	08:00	04-Jul-2025	18:00		PLANNED	Approved	02-Jul-25	08:00	04-Jul-25	18:00	
86	RQ225 866	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KANPUR_GIS- ALIGARH (PG) CKT-1	POWER GRID	D	"Line & Line Reactor AMP Works by Kanpur & AMP of Line Bay & Line Reactor and Line S/D nature defect rectification works by Aligarh"	01-Jul-2025	09:00	01-Jul-2025	18:00		PLANNED	Approved	01-Jul-25	09:00	01-Jul-25	18:00	

87	RQ225 876	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA- ALIGARH (PG) CKT-1	POWER GRID	D	"AMP WOR:IR measurement of Line Surge Arrester, preventive maintenance of CVT, Isolator, Earth switch Web trap. Etc by Agra & Line S/D nature defect rectification works & Line S/D nature defect rectification works by aligarh TLM "	01-Jul-2025	08:00	01-Jul-2025	18:00		PLANNED	Approved	17-Jul-25	08:00	17-Jul-25	18:00	
88	RQ226 130	OCC_232	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA- PHAGI (RS) CKT-2	RRVPNL	D	Attending R- Phase defective circuit breaker of 765 KV Line Reactor Bank-2 by deputation of service engineer of M/s GE. Shutdown of line required due to heavy induction from line.Also, Quarterly maintenance work at Anta end.	02-Jul-2025	08:00	03-Jul-2025	18:00		PLANNED	Rejected					Possibility shall be explored to avail shutdown in Sep 2025
89	RQ226 133	OCC_232	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GHATAMPUR_TP S(UP)- RAMPUR_PRSTL (UP) (GTL) CKT-1	GTL,PGY TL	C	Bus Bar Stability for Dia-2 & Dia-3 of 765kV Switchyard	01-Jul-2025	08:00	02-Jul-2025	18:00	"This shutdown has been already approved in OCC 231. If the shutdown is not availed on June 2025 as approved in OCC 231, the 2Days opportunity based shutdown on continuous basis shall be availed between 01.07.2025 to 31.07.2025 with respect to the Unit#1 Generator shutdown. Both Bus shutdown is	PLANNED	Approved	01-Jul-25	08:00	02-Jul-25	18:00	

90	RQ226 109	OCC_232	apl_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(P G)-BHADLA(PG) (FBTL) CKT-1	POWER GRID,FB TL	D	Only AR off is required for Live Line Earth Wire Replacement with OPGW for CKT-1	01-Jul-2025	08:00	31-Jul-2025	18:00	AR non-auto mode	PLANNED	Approved	01-Jul-25	16:00	31-Jul-25	23:00	To be availed from 16:00 hrs
91	RQ226 134	OCC_232	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)- GHATAMPUR_TP S(UP) (GTL) CKT-1	GTL	C	Bus Bar Stability for Dia-2 & Dia-3 of 765kV Switchyard	01-Jul-2025	08:00	02-Jul-2025	18:00	"This shutdown has been already approved in OCC 231. If the shutdown is not availed on June 2025 as approved in OCC 231, the 2Days opportunity based shutdown on continuous basis shall be availed between 01.07.2025 to 31.07.2025 with respect to the Unit#1 Generator shutdown. Both Bus shutdown is	PLANNED	Approved	01-Jul-25	08:00	02-Jul-25	18:00	
92	RQ225 086	OCC_232	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANPARA_D- UNNAO (UP) CKT- 1	UPPCL	D	* Removal of Bird Nests,Tower Top Patrolling and Fixing of Missing OPGW Vibration Damper of 765kv Obra "C"-Unnao line.	01-Jul-2025	08:00	01-Jul-2025	18:00		PLANNED	Rejected					To be availed in lean NR demand period
93	RQ225 950	OCC_232	sldcrs_sd	BUS	765KV BUS 2 AT ANTA(RS)	RRVPNL	D	Quarterly Maintenance work	29-Jul-2025	08:00	29-Jul-2025	18:00		PLANNED	Approved	29-Jul-25	7:00	29-Jul-25	15:00	To be availed from 07:00 to 15:00 hrs. To be reviwed on D-2/S/D shall be returned strictly before 15:00 hrs.
94	RQ225 949	OCC_232	sldcrs_sd	BUS	765KV BUS 1 AT ANTA(RS)	RRVPNL	D	Quarterly Maintenance work	28-Jul-2025	08:00	28-Jul-2025	18:00		PLANNED	Approved	28-Jul-25	7:00	28-Jul-25	15:00	To be availed from 07:00 to 15:00 hrs. To be reviwed on D-2/S/D shall be returned strictly before 15:00 hrs.
95	RQ225 408	OCC_232	cpcc1_sd	BUS	765 KV BIKANER(PG) - BUS 2		D	For Bay Extension works	25-Jul-2025	17:00	28-Jul-2025	23:00		PLANNED	Approved	25-Jul-25	17:00	28-Jul-25	23:00	
96	RQ225 407	OCC_232	cpcc1_sd	BUS	765 KV BIKANER(PG) - BUS 1		D	For Bay Extension works	23-Jul-2025	17:00	24-Jul-2025	23:00		PLANNED	Approved	23-Jul-25	17:00	24-Jul-25	23:00	
97	RQ225 378	OCC_232	cpcc1_sd	BUS	765 KV FATEHGARH_II(P G) - BUS 2		D	FOR AMP RELATED WORK	21-Jul-2025	18:00	22-Jul-2025	23:59		PLANNED	Approved	21-Jul-25	18:00	22-Jul-25	23:59	
98	RQ225 384	OCC_232	cpcc1_sd	BUS	765KV BUS 2 AT CHITTORGARH(P G)		D	for AMP work	18-Jul-2025	09:00	18-Jul-2025	17:00		PLANNED	Approved	18-Jul-25	15:00	18-Jul-25	23:00	To be availed from 15:00 hrs

99	RQ225 419	OCC_232	cpcc1_sd	BUS	765 KV BHADLA(PG) - BUS 2		D	For compliance of CoE audit and AM Circulars & AMP WORK	17-Jul-2025	17:00	17-Jul-2025	23:00		PLANNED	Approved	17-Jul-25	17:00	17-Jul-25	23:00	
100	RQ225 377	OCC_232	cpcc1_sd	BUS	765 KV FATEHGARH_II(P G) - BUS 1		D	FOR AMP RELATED WORK	16-Jul-2025	18:00	17-Jul-2025	23:59		PLANNED	Approved	16-Jul-25	18:00	17-Jul-25	23:59	
101	RQ225 418	OCC_232	cpcc1_sd	BUS	765 KV BHADLA(PG) - BUS 1		D	For compliance of CoE audit and AM Circulars & AMP WORK	16-Jul-2025	17:00	16-Jul-2025	23:00		PLANNED	Approved	16-Jul-25	17:00	16-Jul-25	23:00	
102	RQ225 383	OCC_232	cpcc1_sd	BUS	765KV BUS 1 AT CHITTORGARH(P G)		D	for AMP work	16-Jul-2025	09:00	16-Jul-2025	17:00		PLANNED	Approved	16-Jul-25	15:00	16-Jul-25	23:00	To be availed from 15:00 hrs
103	RQ225 425	OCC_232	cpcc1_sd	BUS	765 KV SIKAR_2(PSTL) - BUS 1		D	Construction Work For Integration of 713 & 716 Bays under REZ Ph-III Part B1	16-Jul-2025	09:00	25-Jul-2025	18:00		PLANNED	Approved	16-Jul-25	17:00	25-Jul-25	23:00	To be availed from 17:00hrs
104	RQ225 421	OCC_232	cpcc1_sd	BUS	765KV BUS 2 AT BHIWANI(PG)		D	765 kv Bus Extension for ICT- 4	14-Jul-2025	09:00	14-Jul-2025	18:00		PLANNED	Approved	14-Jul-25	09:00	14-Jul-25	18:00	
105	RQ225 420	OCC_232	cpcc1_sd	BUS	765KV BUS 1 AT BHIWANI(PG)		D	765 kv Bus Extension for ICT- 4	08-Jul-2025	09:00	08-Jul-2025	18:00		PLANNED	Approved	08-Jul-25	09:00	08-Jul-25	18:00	
106	RQ225 373	OCC_232	cpcc1_sd	BUS	765 KV KHETRI (PG) - BUS 1		D	FOR PUNCH POINT WORK IN BAY EXTENSION WORK UNDER PNTL	05-Jul-2025	09:00	06-Jul-2025	18:00		PLANNED	Approved	05-Jul-25	18:00	06-Jul-25	23:00	To be availed from 18:00 hrs
107	RQ225 386	OCC_232	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 2		D	Bay Extension, LBB Testing	03-Jul-2025	18:00	04-Jul-2025	23:00		PLANNED	Approved	03-Jul-25	18:00	04-Jul-25	23:00	
108	RQ225 374	OCC_232	cpcc1_sd	BUS	765 KV KHETRI (PG) - BUS 2		D	FOR PUNCH POINT WORK IN BAY EXTENSION WORK UNDER PNTL	03-Jul-2025	09:00	04-Jul-2025	18:00		PLANNED	Approved	03-Jul-25	18:00	04-Jul-25	23:00	To be availed from 18:00 hrs
109	RQ225 385	OCC_232	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 1		D	Bay Extension, LBB Testing	01-Jul-2025	18:00	02-Jul-2025	23:00		PLANNED	Approved	01-Jul-25	18:00	02-Jul-25	23:00	
110	RQ225 424	OCC_232	cpcc1_sd	BUS	765 KV SIKAR_2(PSTL) - BUS 1		D	Construction Work For Integration of 713 & 716 Bays under REZ Ph-III Part B1	01-Jul-2025	09:00	10-Jul-2025	18:00		PLANNED	Approved	01-Jul-25	17:00	10-Jul-25	23:00	To be availed from 17:00hrs
111	RQ226 136	OCC_232	stuup_sd	BUS	765 KV GHATAMPUR_TP S(UP) - BUS 2	NUPPL	C	For Carrying out Open Circuit & Short Circuit test of Unit#2 Generator	15-Jul-2025	08:00	15-Jul-2025	18:00	1 day shutdown of Bus-2 is required between 01.07.2025 to 31.07.2025 to carry out OCC & SCC test of Unit#2 Generator based on the readiness of the system.	PLANNED	Approved	15-Jul-25	08:00	15-Jul-25	18:00	

112	RQ226 132	OCC_232	stuup_sd	BUS	765 KV GHATAMPUR_TP S(UP) - BUS 2	NUPPL	C	Bus Bar Stability for Dia-2 & Dia-3 of 765kV Switchyard	01-Jul-2025	08:00	02-Jul-2025	18:00	"This shutdown has been already approved in OCC 231. If the shutdown is not availed on June 2025 as approved in OCC 231, the 2Days opportunity based shutdown on continuous basis shall be availed between 01.07.2025 to 31.07.2025 with respect to the Unit#1 Generator shutdown. Both Bus shutdown is	PLANNED	Approved	01-Jul-25	08:00	02-Jul-25	18:00	
113	RQ226 131	OCC_232	stuup_sd	BUS	765 KV GHATAMPUR_TP S(UP) - BUS 1	NUPPL	C	Bus Bar Stability for Dia-2 & Dia-3 of 765kV Switchyard	01-Jul-2025	08:00	02-Jul-2025	18:00	"This shutdown has been already approved in OCC 231. If the shutdown is not availed on June 2025 as approved in OCC 231, the 2Days opportunity based shutdown on continuous basis shall be availed between 01.07.2025 to 31.07.2025 with respect to the Unit#1 Generator shutdown. Both Bus shutdown is	PLANNED	Approved	01-Jul-25	08:00	02-Jul-25	18:00	
114	RQ225 615	OCC_232	cpcc1_sd	BR/BSR/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV BHADLA(PG)	POWER GRID	D	For compliance of CoE audit and AM Circulars, PRD Switch replacement	29-Jul-2025	18:00	29-Jul-2025	23:00		PLANNED	Approved	29-Jul-25	18:00	29-Jul-25	23:00	
115	RQ225 612	OCC_232	cpcc1_sd	BR/BSR/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV KOTESHWAR(PG)	POWER GRID	D	For checking aircell	20-Jul-2025	08:00	20-Jul-2025	18:00		PLANNED	Approved	20-Jul-25	08:00	20-Jul-25	18:00	

116	RQ225 609	OCC_232	cpcc1_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)	POWER GRID	D	For CC-AM IOM compliances, modification works.	17-Jul-2025	08:00	18-Jul-2025	18:00		PLANNED	Approved	17-Jul-25	08:00	18-Jul-25	18:00	
117	RQ225 984	OCC_232	slcdcs_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)	POWER GRID	D	Quarterly Maintenance wor	14-Jul-2025	08:00	14-Jul-2025	18:00		PLANNED	Approved	14-Jul-25	08:00	14-Jul-25	18:00	
118	RQ225 755	OCC_232	cpcc3_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 2 AT 765KV AGRA(PG)	POWER GRID	D	AMP WORK: C & TAN DELTA OF BUSHING, CCL, BODY PROTECTION, BDV OF OIL, IR MEASUREMENT OF REACTOR SURGE ARRESTER AND PREVENTIVE MAINTENANCE AS PER FORMAT.	10-Jul-2025	08:00	10-Jul-2025	18:00		PLANNED	Approved	10-Jul-25	08:00	10-Jul-25	18:00	
119	RQ225 987	OCC_232	cpcc3_sd	BR/BSR/MSR/MSR	330 MVAR BUS REACTOR NO 1 AT 765KV VARANASI(PG)	POWER GRID	D	AMP Works.	08-Jul-2025	09:00	08-Jul-2025	17:00		PLANNED	Approved	08-Jul-25	09:00	08-Jul-25	17:00	
120	RQ225 751	OCC_232	cpcc3_sd	BR/BSR/MSR/MSR	330 MVAR BUS REACTOR NO 1 AT 765KV ORAI(PG)	POWER GRID	D	BUS REACTOR AMP WORKS	07-Jul-2025	09:00	07-Jul-2025	18:00		PLANNED	Approved	07-Jul-25	09:00	07-Jul-25	18:00	
121	RQ225 603	OCC_232	cpcc1_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV BHADLA_2 (PG)	POWER GRID	D	CSD Fine Tuning, AMP	03-Jul-2025	18:00	04-Jul-2025	23:00		PLANNED	Approved	03-Jul-25	18:00	04-Jul-25	23:00	
122	RQ225 602	OCC_232	cpcc1_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV BHADLA_2 (PG)	POWER GRID	D	CSD Fine Tuning, AMP	01-Jul-2025	18:00	02-Jul-2025	23:00		PLANNED	Approved	01-Jul-25	18:00	02-Jul-25	23:00	
123	RQ225 757	OCC_232	cpcc3_sd	BR/BSR/MSR/MSR	330 MVAR BUS REACTOR NO 2 AT 765KV ALIGARH(PG)	POWER GRID	D	CSD Fine Tuning of Bays 811 & 812	01-Jul-2025	13:00	01-Jul-2025	16:00		PLANNED	Approved	01-Jul-25	13:00	01-Jul-25	16:00	
124	RQ225 756	OCC_232	cpcc3_sd	BR/BSR/MSR/MSR	330 MVAR BUS REACTOR NO 1 AT 765KV ALIGARH(PG)	POWER GRID	D	CSD Fine Tuning of Bays 808 & 809	01-Jul-2025	09:00	01-Jul-2025	12:00		PLANNED	Approved	01-Jul-25	09:00	01-Jul-25	12:00	
125	RQ225 610	OCC_232	cpcc1_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV PHAGI(RS)	PAPTL	D	For CC-AM IOM compliances, modification works.	21-Jul-2025	08:00	22-Jul-2025	18:00		PLANNED	Approved	21-Jul-25	08:00	22-Jul-25	18:00	
126	RQ225 985	OCC_232	slcdcs_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV PHAGI(RS)	PAPTL	D	Quarterly Maintenance wor	15-Jul-2025	08:00	15-Jul-2025	18:00		PLANNED	Approved	15-Jul-25	08:00	15-Jul-25	18:00	
127	RQ225 596	OCC_232	cpcc1_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV KHETRI (PKTSL)	PKTSL	C	For internal inspection due to DGA violation	15-Jul-2025	09:00	20-Jul-2025	18:00		PLANNED	Approved	15-Jul-25	09:00	20-Jul-25	18:00	
128	RQ225 597	OCC_232	cpcc1_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV KHETRI (PKTSL)	PKTSL	C	For internal inspection due to DGA violation	09-Jul-2025	09:00	14-Jul-2025	18:00		PLANNED	Approved	09-Jul-25	09:00	14-Jul-25	18:00	

129	RQ225 522	OCC_232	stuup_sd	BR/BSR/MSR/MSR	189 MVAR BUS REACTOR NO 1 AT 765KV UNNAO(UP)	UPPTCL	C	* S/D OF 3X63MVAR BUS REACTOR(OCC-232)FOR 1- Replacement of gasket and O ring of main tank of 63MVAR R Phase bus	14-Jul-2025	09:00	26-Jul-2025	17:00		PLANNED	Approved	14-Jul-25	09:00	26-Jul-25	17:00	
130	RQ225 521	OCC_232	stuup_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV AGRA FATEHBAD(UP)	UPPTCL	D	* For Annual Maintenance Testing of Bus Reactor and relays at 765kV S/S Agra	05-Jul-2025	09:00	05-Jul-2025	18:00		PLANNED	Approved	05-Jul-25	09:00	05-Jul-25	18:00	
131	RQ225 613	OCC_232	cpcc1_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV MEERUT_P MSTL (UP)	UPPTCL	D	for AMP work	01-Jul-2025	08:00	01-Jul-2025	18:00		PLANNED	Approved	01-Jul-25	08:00	01-Jul-25	18:00	
132	RQ225 589	OCC_232	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-2 @BIKANER(PG)	POWER GRID	D	for PRD modification incl. PRD switch change	18-Jul-2025	16:00	18-Jul-2025	23:00		PLANNED	Approved					To be clubbed with Line AMP/Outage work
133	RQ225 587	OCC_232	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-2 @BHADLA(PG)	POWER GRID	D	for PRD modification incl. PRD switch change	18-Jul-2025	16:00	18-Jul-2025	23:00		PLANNED	Approved					To be clubbed with Line AMP/Outage work
134	RQ225 590	OCC_232	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-2 @BIKANER(PG)	POWER GRID	D	for PRD modification incl. PRD switch change	16-Jul-2025	16:00	16-Jul-2025	23:00		PLANNED	Approved					To be clubbed with Line AMP/Outage work
135	RQ225 588	OCC_232	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-1 @BHADLA(PG)	POWER GRID	D	for PRD modification incl. PRD switch change	16-Jul-2025	16:00	16-Jul-2025	23:00		PLANNED	Approved					To be clubbed with Line AMP/Outage work
136	RQ225 570	OCC_232	cpcc1_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON MEERUT-BHIWANI (PG) CKT-1 @BHIWANI(PG)	POWER GRID	C	Connection of LIO section for connecting with 765/400 kv Narela GIS substation under Tr. System Part-G, Ph-II	16-Jul-2025	08:00	18-Jul-2025	18:00		PLANNED	Approved					To be clubbed with Line AMP/Outage work

137	RQ225 578	OCC_232	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)- SIKAR_2(PSTL) (PSTL) CKT-2 @BHADLA_2 (PG)	POWER GRID	D	for AMP work	15-Jul-2025	18:00	16-Jul-2025	23:00		PLANNED	Approved					To be clubbed with Line AMP/Outage work
138	RQ225 591	OCC_232	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER- BHADLA_2 (PG) CKT-1 @BIKANER(PG)	POWER GRID	D	for PRD modification incl. PRD switch change	14-Jul-2025	16:00	14-Jul-2025	23:00		PLANNED	Approved					To be clubbed with Line AMP/Outage work
139	RQ225 592	OCC_232	cpcc1_sd	LINE REACTOR	240 MVAR NON- SWITCHABLE LR ON PHAGI(RS)- BHIWANI(PG) (PG) CKT-1 @PHAGI(RS)	POWER GRID	D	For CC-AM IOM compliances, modification works.	14-Jul-2025	08:00	15-Jul-2025	18:00		PLANNED	Approved					To be clubbed with Line AMP/Outage work
140	RQ225 577	OCC_232	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)- SIKAR_2(PSTL) (PSTL) CKT-1 @BHADLA_2 (PG)	POWER GRID	D	for AMP work	13-Jul-2025	18:00	14-Jul-2025	23:00		PLANNED	Approved	13-Jul-25	18:00	14-Jul-25	23:00	
141	RQ225 573	OCC_232	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BIKANER- BHADLA_2 (PG) CKT-2 @BHADLA_2 (PG)	POWER GRID	D	for AMP work	07-Jul-2025	18:00	08-Jul-2025	23:00		PLANNED	Approved					To be clubbed with Line AMP/Outage work
142	RQ225 585	OCC_232	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER-MOGA (PG) CKT-2 @BIKANER(PG)	POWER GRID	D	for PRD modification incl. PRD switch change	07-Jul-2025	16:00	07-Jul-2025	23:00		PLANNED	Approved					To be clubbed with Line AMP/Outage work
143	RQ225 574	OCC_232	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BIKANER- BHADLA_2 (PG) CKT-1 @BHADLA_2 (PG)	POWER GRID	D	for AMP work	05-Jul-2025	18:00	06-Jul-2025	23:00		PLANNED	Approved					To be clubbed with Line AMP/Outage work
144	RQ225 575	OCC_232	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV AJMER- BHADLA_2 (PG) CKT-2 @BHADLA_2 (PG)	POWER GRID	D	for AMP work	03-Jul-2025	18:00	04-Jul-2025	23:00		PLANNED	Approved					To be clubbed with Line AMP/Outage work

145	RQ225 593	OCC_232	cpcc1_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 @PHAGI(RS)	POWER GRID	D	For CC-AM IOM compliances, modification works.	02-Jul-2025	08:00	03-Jul-2025	18:00		PLANNED	Approved					Along with line AMP/Outage work
146	RQ225 576	OCC_232	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-1 @BHADLA_2 (PG)	POWER GRID	D	for AMP work	01-Jul-2025	18:00	02-Jul-2025	23:00		PLANNED	Approved					To be clubbed with line AMP/Outage work
147	RQ225 963	OCC_232	cpcc3_sd	LINE REACTOR	330 MVAR NON-SWITCHABLE LR ON KANPUR_GIS-ALIGARH (PG) CKT-1 @ALIGARH(PG)	POWER GRID	D	CSD Fine Tuning of Bay 807R	01-Jul-2025	16:00	01-Jul-2025	18:00		PLANNED	Approved	01-Jul-25	16:00	01-Jul-25	18:00	
148	RQ225 586	OCC_232	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER-MOGA (PG) CKT-1 @BIKANER(PG)	POWER GRID	D	for PRD modification incl. PRD switch change	01-Jul-2025	16:00	01-Jul-2025	23:00		PLANNED	Approved					To be clubbed with line AMP/Outage work
149	RQ225 572	OCC_232	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_II(PG)	PFTL	D	for AMP work	14-Jul-2025	18:00	15-Jul-2025	23:59		PLANNED	Approved					To be clubbed with Line AMP/Outage work
150	RQ225 571	OCC_232	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1 @FATEHGARH_II(PG)	PFTL	D	for AMP work	08-Jul-2025	18:00	09-Jul-2025	23:59		PLANNED	Approved					To be clubbed with Line AMP/Outage work
151	RQ225 595	OCC_232	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PBSTL) CKT-4 @SIKAR_2(PSTL)	PSTL	D	CSD Fine Tuning of 701R: 3-5 times Onload switching is required.	02-Jul-2025	08:00	02-Jul-2025	18:00		PLANNED	Approved					Along with line AMP/Outage work
152	RQ225 594	OCC_232	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PBSTL) CKT-3 @SIKAR_2(PSTL)	PSTL	D	CSD Fine Tuning of 701R: 3-5 times Onload switching is required.	01-Jul-2025	08:00	01-Jul-2025	18:00		PLANNED	Approved	01-Jul-25	08:00	01-Jul-25	18:00	

153	RQ226 135	OCC_232	stuup_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV GHATAMPUR_TP S(UP)- RAMPUR_PRSTL (UP) (GTL) CKT-1 @GHATAMPUR_T PS(UP)		C	Bus Bar Stability for Dia-2 & Dia-3 of 765kV Switchyard	01-Jul-2025	08:00	02-Jul-2025	18:00	"This shutdown has been already approved in OCC 231. If the shutdown is not availed on June 2025 as approved in OCC 231, the 2Days opportunity based shutdown on continuous basis shall be availed between 01.07.2025 to 31.07.2025 with respect to the Unit#1 Generator shutdown. Both Bus shutdown is	PLANNED	Approved					To be cluubed with line AMP/Outage work
						NUPPL														
154	RQ225 826	OCC_232	cpcc3_sd	BAY	707 MAIN BAY - 765 KV AGRA- FATEHPUR (PG) CKT-1 AND 765KV BUS 1 AT AGRA(PG)	POWER GRID	D	AMP WORK: C & Tandelta of CT, timing, CRM, DCRM & Dewpoint of Circuit Breaker and preventive Maintenance as per Format .	31-Jul-2025	08:00	31-Jul-2025	18:00		PLANNED	Approved	31-Jul-25	08:00	31-Jul-25	18:00	
155	RQ225 536	OCC_232	cpcc1_sd	BAY	721 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-1 (POWERGRID)	POWER GRID	D	for AMP work	28-Jul-2025	17:00	29-Jul-2025	23:59		PLANNED	Approved	28-Jul-25	17:00	29-Jul-25	23:59	
156	RQ225 537	OCC_232	cpcc1_sd	BAY	718 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 (POWERGRID)	POWER GRID	D	for AMP work	25-Jul-2025	17:00	26-Jul-2025	23:59		PLANNED	Approved	25-Jul-25	17:00	26-Jul-25	23:59	
157	RQ225 639	OCC_232	cpcc1_sd	BAY	70252A MAIN BAY - 765 KV PHAGI(RS)- BHIWANI(PG) (PG) CKT-1 AT PHAGI(RS)	POWER GRID	D	CB pending Amp(CRM,DCRM, DEW POINT,COIL CURRENT) work to be carried out	24-Jul-2025	08:00	24-Jul-2025	18:00		PLANNED	Approved	24-Jul-25	08:00	24-Jul-25	18:00	
158	RQ225 623	OCC_232	cpcc1_sd	BAY	712 MAIN BAY - 765/400KV 1000 MVA ICT 1 AT BHIWANI(PG)	POWER GRID	D	for AMP work	22-Jul-2025	09:00	23-Jul-2025	18:00		PLANNED	Approved	22-Jul-25	09:00	23-Jul-25	18:00	
159	RQ225 897	OCC_232	cpcc3_sd	BAY	706 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV BALIA(PG)	POWER GRID	D	AMP Work	22-Jul-2025	08:00	23-Jul-2025	18:00		PLANNED	Approved	22-Jul-25	08:00	23-Jul-25	18:00	

160	RQ225 545	OCC_232	cpcc1_sd	BAY	725 MAIN BAY - 765/400 KV 1500 MVA ICT 6 AT FATEHGARH_II(P G) (POWERGRID) AT 765 KV FATEHGARH_II(P G)	POWER GRID	D	for AMP work	18-Jul-2025	17:00	19-Jul-2025	23:59		PLANNED	Approved	18-Jul-25	17:00	19-Jul-25	23:59	
161	RQ225 622	OCC_232	cpcc1_sd	BAY	711 TIE BAY - 765KV JHATIKARA BHIWANI (PG) CKT-1 AND 765/400KV 1000 MVA ICT 1 AT BHIWANI(PG)	POWER GRID	D	for AMP work	15-Jul-2025	09:00	16-Jul-2025	18:00		PLANNED	Approved	15-Jul-25	09:00	16-Jul-25	18:00	
162	RQ225 543	OCC_232	cpcc1_sd	BAY	723 TIE BAY - 765/400 KV 1500 MVA ICT 5 AT FATEHGARH_II(P G) (POWERGRID) AND 765 KV BHADLA_2 (PG)- FATEHGARH_II(P G) (PBT) CKT-4 AT 765 KV FATEHGARH_II(P G) (POWERGRID)	POWER GRID	D	for AMP work	14-Jul-2025	17:00	15-Jul-2025	23:59		PLANNED	Approved	14-Jul-25	17:00	15-Jul-25	23:59	
163	RQ225 643	OCC_232	cpcc1_sd	BAY	715 MAIN BAY - 765 KV GR.NOIDA_2(UPC) -MEERUT(PG) (PG) CKT-1 AND FUTURE AT MEERUT(PG)	POWER GRID	D	for AMP work	12-Jul-2025	09:00	12-Jul-2025	18:00		PLANNED	Approved	12-Jul-25	09:00	12-Jul-25	18:00	
164	RQ225 559	OCC_232	cpcc1_sd	BAY	714 TIE BAY - 765KV AJMER- CHITTORGARH (PG) CKT-1 AND FUTURE AT CHITTORGARH(P G)	POWER GRID	D	for AMP work	11-Jul-2025	09:00	11-Jul-2025	18:00		PLANNED	Approved	11-Jul-25	09:00	11-Jul-25	18:00	
165	RQ225 642	OCC_232	cpcc1_sd	BAY	708 TIE BAY - 765 KV KOTESHWAR- MEERUT (PG) CKT- 1 (POWERGRID) AND 765/400 KV 1500 MVA ICT 3 AT MEERUT(PG) AT 765 KV MEERUT(PG) (POWERGRID)	POWER GRID	D	for AMP work	10-Jul-2025	09:00	10-Jul-2025	18:00		PLANNED	Approved	10-Jul-25	09:00	10-Jul-25	18:00	
166	RQ225 896	OCC_232	cpcc3_sd	BAY	703 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV BALIA(PG)	POWER GRID	D	AMP Work	10-Jul-2025	08:00	11-Jul-2025	18:00		PLANNED	Approved	10-Jul-25	08:00	11-Jul-25	18:00	

167	RQ225 961	OCC_232	cpcc3_sd	BAY	706 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV BALIA(PG)	POWER GRID	D	AMP Work	10-Jul-2025	08:00	10-Jul-2025	18:00		PLANNED	Approved	10-Jul-25	08:00	10-Jul-25	18:00	
168	RQ225 541	OCC_232	cpcc1_sd	BAY	722 MAIN BAY - 765/400 KV 1500 MVA ICT 5 AT FATEHGARH_II(P G) (POWERGRID) AT 765 KV FATEHGARH_II(P G)	POWER GRID	D	for AMP work	09-Jul-2025	17:00	10-Jul-2025	23:59		PLANNED	Approved	09-Jul-25	17:00	10-Jul-25	23:59	
169	RQ225 624	OCC_232	cpcc1_sd	BAY	710 MAIN BAY - 765KV JHATIKARA BHIWANI (PG) CKT-1 AT BHIWANI(PG)	POWER GRID	D	for AMP work	09-Jul-2025	09:00	10-Jul-2025	18:00		PLANNED	Approved	09-Jul-25	09:00	10-Jul-25	18:00	
170	RQ2255	OCC_232	cpcc1_sd	BAY	713 MAIN BAY - 765 KV AJMER- CHITTORGARH (PG) CKT-1 AT CHITTORGARH(P G)	POWER GRID	D	for AMP work	09-Jul-2025	09:00	09-Jul-2025	18:00		PLANNED	Approved	09-Jul-25	09:00	09-Jul-25	18:00	
171	RQ2257	OCC_232	cpcc3_sd	BAY	703 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV BALIA(PG)	POWER GRID	D	AMP Work	09-Jul-2025	08:00	09-Jul-2025	18:00		PLANNED	Approved	09-Jul-25	08:00	09-Jul-25	18:00	
172	RQ2257	OCC_232	cpcc3_sd	BAY	708 TIE BAY - 765 KV AGRA- FATEHPUR (PG) CKT-1 AND FUTURE AT AGRA(PG)	POWER GRID	D	AMP: C& Tan delta measurement of CT, timing, CRM, DCRM C& Tan delta measurement of GC of CB and preventive maintenance as per format.	09-Jul-2025	08:00	09-Jul-2025	18:00		PLANNED	Approved	09-Jul-25	08:00	09-Jul-25	18:00	
173	RQ2259	OCC_232	cpcc3_sd	BAY	707 MAIN BAY - 765 KV AGRA- FATEHPUR (PG) CKT-1 AND 765KV BUS 1 AT AGRA(PG)	POWER GRID	D	C& Tan delta measurement of CT, timing, CRM, DCRM C& Tan delta measurement of GC of CB and preventive maintenance as per format.	08-Jul-2025	08:00	08-Jul-2025	18:00		PLANNED	Approved	08-Jul-25	08:00	08-Jul-25	18:00	

174	RQ2255	OCC_232	cpcc1_sd	BAY	711 TIE BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 (POWERGRID) AND 240 MVAR BUS REACTOR NO 2 AT 765 KV BHADLA_2 (PG) AT 765 KV BHADLA_2 (PG) (POWERGRID)	POWER GRID	D	for AMP work	07-Jul-2025	17:00	08-Jul-2025	23:59		PLANNED	Approved	07-Jul-25	17:00	08-Jul-25	23:59	
175	RQ2255	OCC_232	cpcc1_sd	BAY	712 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV CHITTORGARH(P G)	POWER GRID	D	for AMP work	07-Jul-2025	09:00	07-Jul-2025	18:00		PLANNED	Approved	07-Jul-25	09:00	07-Jul-25	18:00	
176	RQ2261	OCC_232	slcrs_sd	BAY	70252A MAIN BAY - 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 AT PHAGI(RS)	POWER GRID	D	Quarterly maintenance work	07-Jul-2025	08:00	07-Jul-2025	18:00		PLANNED	Approved	07-Jul-25	08:00	07-Jul-25	18:00	
177	RQ2255	OCC_232	cpcc1_sd	BAY	708 TIE BAY - 765 KV FATEHGARH_II- BHADLA (PG) CKT-2 (POWERGRID) AND 240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(P G) AT 765 KV FATEHGARH_II(P G) (POWERGRID)	POWER GRID	D	for AMP work	04-Jul-2025	17:00	06-Jul-2025	23:59		PLANNED	Approved	04-Jul-25	17:00	06-Jul-25	23:59	
178	RQ2255	OCC_232	cpcc1_sd	BAY	709 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT CHITTORGARH(P G)	POWER GRID	D	for AMP work	04-Jul-2025	09:00	04-Jul-2025	18:00		PLANNED	Approved	04-Jul-25	09:00	04-Jul-25	18:00	
179	RQ2257	OCC_232	cpcc3_sd	BAY	705 TIE BAY - 765KV FATEHPUR(PG)-SASARAM(PG) (UNDEF) CKT-1 AND 765/400KV 1500 MVA ICT 1 AT FATEHPUR(PG)	POWER GRID	D	Repeat of DCRM test of 705 CB (under conditional monitoring)	04-Jul-2025	09:00	04-Jul-2025	17:30		PLANNED	Approved	04-Jul-25	09:00	04-Jul-25	17:30	
180	RQ2257	OCC_232	cpcc3_sd	BAY	706 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHPUR(PG) (POWERGRID) AT 765 KV FATEHPUR(PG)	POWER GRID	D	AMP Works.	03-Jul-2025	09:00	03-Jul-2025	17:30		PLANNED	Approved	03-Jul-25	09:00	03-Jul-25	17:30	

181	RQ2255	OCC_232	cpcc1_sd	BAY	711 TIE BAY - 765KV AJMER-CHITTORGARH (PG) CKT-2 AND 240 MVAR BUS REACTOR NO 1 AT 765KV CHITTORGARH(PG)	POWER GRID	D	for AMP work	03-Jul-2025	09:00	03-Jul-2025	18:00		PLANNED	Approved	03-Jul-25	09:00	03-Jul-25	18:00	
182	RQ2256	OCC_232	cpcc1_sd	BAY	710 MAIN BAY - 765KV MOGA-MEERUT (PG) CKT-1 AT MEERUT(PG)	POWER GRID	D	for AMP work	03-Jul-2025	09:00	03-Jul-2025	18:00		PLANNED	Approved	03-Jul-25	09:00	03-Jul-25	18:00	
183	RQ2255	OCC_232	cpcc1_sd	BAY	707 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-1 (POWERGRID)	POWER GRID	D	for AMP work	01-Jul-2025	17:00	03-Jul-2025	23:59		PLANNED	Approved	01-Jul-25	17:00	03-Jul-25	23:59	
184	RQ2255	OCC_232	cpcc1_sd	BAY	706 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT CHITTORGARH(PG)	POWER GRID	D	for AMP work	01-Jul-2025	09:00	01-Jul-2025	18:00		PLANNED	Approved	01-Jul-25	09:00	01-Jul-25	18:00	
185	RQ2257	OCC_232	cpcc3_sd	BAY	702 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT FATEHPUR(PG) (POWERGRID) AND 765 KV VARANASI-FATEHPUR (PG) CKT-1 AT 765 KV FATEHPUR(PG) (POWERGRID)	POWER GRID	D	Bay No-702 (Tie bay of 765kv Fatehpur-Varanasi Line & 765kv ICT-1)01-07-2025 09:0001-07-2025 17:30Daily765 kV Fatehpur SSAMP Works.	01-Jul-2025	09:00	01-Jul-2025	17:30		PLANNED	Approved	01-Jul-25	09:00	01-Jul-25	17:30	
186	RQ2256	OCC_232	cpcc1_sd	BAY	707 MAIN BAY - 765 KV KOTESHWAR-MEERUT (PG) CKT-1 (POWERGRID) AT MEERUT (PG)	POWER GRID	D	for AMP work	01-Jul-2025	09:00	01-Jul-2025	18:00		PLANNED	Approved	01-Jul-25	09:00	01-Jul-25	18:00	
187	RQ2257	OCC_232	cpcc3_sd	BAY	702 TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV BALIA(PG) AND FUTURE	POWER GRID	C	Isolator Retrofitment WOrk	01-Jul-2025	08:00	08-Jul-2025	18:00		PLANNED	Approved	01-Jul-25	08:00	08-Jul-25	18:00	
188	RQ2261	OCC_232	slcdcs_sd	BAY	70152A MAIN BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 AT PHAGI(RS)	RRVPNL	D	Quarterly maintenance work	28-Jul-2025	08:00	28-Jul-2025	18:00		PLANNED	Approved	28-Jul-25	08:00	28-Jul-25	18:00	
189	RQ2256	OCC_232	cpcc1_sd	BAY	70552A MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)	RRVPNL	D	CB pending Amp(CRM,DCRM, DEW POINT,COIL CURRENT) work to be carried out	25-Jul-2025	08:00	25-Jul-2025	18:00		PLANNED	Approved	25-Jul-25	08:00	25-Jul-25	18:00	

190	RQ2261	OCC_232	slcdcrs_sd	BAY	70752A MAIN BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-2 AT PHAGI(RS)	RRVPNL	D	Quarterly maintenance work	25-Jul-2025	08:00	25-Jul-2025	18:00		PLANNED	Approved	25-Jul-25	08:00	25-Jul-25	18:00	
191	RQ2256	OCC_232	cpcc1_sd	BAY	70152A MAIN BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 AT PHAGI(RS)	RRVPNL	D	CB pending Amp(CRM,DCRM, DEW POINT,COIL CURRENT) work to be carried out	23-Jul-2025	08:00	23-Jul-2025	18:00		PLANNED	Approved	23-Jul-25	08:00	23-Jul-25	18:00	
192	RQ2261	OCC_232	slcdcrs_sd	BAY	70652T TIE BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-1 AND 765KV ANTA-PHAGI (RS) CKT-1 AT PHAGI(RS)	RRVPNL	D	Quarterly maintenance work	21-Jul-2025	08:00	21-Jul-2025	18:00		PLANNED	Approved	21-Jul-25	08:00	21-Jul-25	18:00	
193	RQ2261	OCC_232	slcdcrs_sd	BAY	70652A MAIN BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-1 AT PHAGI(RS)	RRVPNL	D	Quarterly maintenance work	18-Jul-2025	08:00	18-Jul-2025	18:00		PLANNED	Approved	18-Jul-25	08:00	18-Jul-25	18:00	
194	RQ2261	OCC_232	slcdcrs_sd	BAY	70252T TIE BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 AND 765/400KV 1500 MVA ICT 2 AT PHAGI(RS)	RRVPNL	D	Quarterly maintenance work	09-Jul-2025	08:00	09-Jul-2025	18:00		PLANNED	Approved	09-Jul-25	08:00	09-Jul-25	18:00	
195	RQ2261	OCC_232	slcdcrs_sd	BAY	70152T TIE BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 AND 765/400KV 1500 MVA ICT 1 AT PHAGI(RS)	RRVPNL	D	Quarterly maintenance work	04-Jul-2025	08:00	04-Jul-2025	18:00		PLANNED	Approved	04-Jul-25	08:00	04-Jul-25	18:00	
196	RQ2255	OCC_232	cpcc1_sd	BAY	717 TIE BAY - 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-1 (PNTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (PNTL)	PNTL	D	FOR PUNCHPOINT RECTIFICATION WORK	27-Jul-2025	09:00	28-Jul-2025	17:00		PLANNED	Approved	27-Jul-25	09:00	28-Jul-25	17:00	
197	RQ2255	OCC_232	cpcc1_sd	BAY	719 MAIN BAY - 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-2 (PNTL) AT 765 KV KHETRI (PKTSL)	PNTL	D	FOR PUNCHPOINT RECTIFICATION WORK	27-Jul-2025	09:00	28-Jul-2025	17:00		PLANNED	Approved	27-Jul-25	09:00	28-Jul-25	17:00	

198	RQ2255	OCC_232	cpcc1_sd	BAY	720 TIE BAY - 765 KV KHETRI (PKTSL)- NARELA(PNTL) (PNTL) CKT-2 (PNTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (PNTL)	PNTL	D	FOR PUNCHPOINT RECTIFICATION WORK	25-Jul-2025	09:00	26-Jul-2025	17:00		PLANNED	Approved	25-Jul-25	09:00	26-Jul-25	17:00	
199	RQ2255	OCC_232	cpcc1_sd	BAY	716 MAIN BAY - 765 KV KHETRI (PKTSL)- NARELA(PNTL) (PNTL) CKT-1 (PNTL) AT 765 KV KHETRI (PKTSL)	PNTL	D	FOR PUNCHPOINT RECTIFICATION WORK	25-Jul-2025	09:00	26-Jul-2025	17:00		PLANNED	Approved	25-Jul-25	09:00	26-Jul-25	17:00	
200	RQ2255	OCC_232	cpcc1_sd	BAY	727 MAIN BAY - 765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (POWERGRID BHADLA TRANSMISSION LIMITED (PBTSL)) CKT-3 (PBTSL) AT 765 KV FATEHGARH_II(PG)	PBTSL	D	for AMP work	23-Jul-2025	17:00	24-Jul-2025	23:59		PLANNED	Approved	23-Jul-25	17:00	24-Jul-25	23:59	
201	RQ2255	OCC_232	cpcc1_sd	BAY	724 MAIN BAY - 765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (POWERGRID BHADLA TRANSMISSION LIMITED (PBTSL)) CKT-4 (PBTSL) AT 765 KV FATEHGARH_II(PG)	PBTSL	D	for AMP work	16-Jul-2025	17:00	17-Jul-2025	23:59		PLANNED	Approved	16-Jul-25	17:00	17-Jul-25	23:59	
202	RQ2256	OCC_232	cpcc2_sd	BAY	707 MAIN BAY - 765KV MOGA-MEERUT (PG) CKT-1 AT MOGA(PG)		C	SF6 Leakage attending in CB Pole of 707 Bay	19-Jul-2025	09:00	21-Jul-2025	18:00	Kindly approve.	PLANNED	Approved	19-Jul-25	09:00	21-Jul-25	18:00	
203	RQ2256	OCC_232	cpcc1_sd	BAY	718 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT SIKAR_2(PSTL) (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	2nd CT Oil Sampling Work	11-Jul-2025	09:00	11-Jul-2025	18:00		PLANNED	Approved	11-Jul-25	09:00	11-Jul-25	18:00	
204	RQ2256	OCC_232	cpcc1_sd	BAY	715 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT SIKAR_2(PSTL) (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	2nd CT Oil Sampling Work	11-Jul-2025	09:00	11-Jul-2025	18:00		PLANNED	Approved	11-Jul-25	09:00	11-Jul-25	18:00	

205	RQ2256	OCC_232	cpcc1_sd	BAY	712 MAIN BAY - 330 MVAR BUS REACTOR NO 2 AT 765 KV SIKAR_2(PSTL) (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	2nd CT Oil Sampling Work	10-Jul-2025	09:00	10-Jul-2025	18:00		PLANNED	Approved	10-Jul-25	09:00	10-Jul-25	18:00	
206	RQ2256	OCC_232	cpcc1_sd	BAY	711 TIE BAY - 765 KV BHADLA_2 (PG)- SIKAR_2(PSTL) (PSTL) CKT-1 (PSTL) AND 330 MVAR BUS REACTOR NO 2 AT 765 KV SIKAR_2(PSTL) AT 765 KV SIKAR_2(PSTL) (PSTL)	PSTL	D	2nd CT Oil Sampling Work	10-Jul-2025	09:00	10-Jul-2025	18:00		PLANNED	Approved	10-Jul-25	09:00	10-Jul-25	18:00	
207	RQ2256	OCC_232	cpcc1_sd	BAY	708 TIE BAY - 765 KV BHADLA_2 (PG)- SIKAR_2(PSTL) (PSTL) CKT-2 (PSTL) AND 330 MVAR BUS REACTOR NO 1 AT 765 KV SIKAR_2(PSTL) AT 765 KV SIKAR_2(PSTL) (PSTL)	PSTL	D	2nd CT Oil Sampling Work	09-Jul-2025	09:00	09-Jul-2025	18:00		PLANNED	Approved	09-Jul-25	09:00	09-Jul-25	18:00	
208	RQ2256	OCC_232	cpcc1_sd	BAY	709 MAIN BAY - 330 MVAR BUS REACTOR NO 1 AT 765 KV SIKAR_2(PSTL) (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	2nd CT Oil Sampling Work	09-Jul-2025	09:00	09-Jul-2025	18:00		PLANNED	Approved	09-Jul-25	09:00	09-Jul-25	18:00	
209	RQ2256	OCC_232	cpcc1_sd	BAY	707 MAIN BAY - 765 KV BHADLA_2 (PG)- SIKAR_2(PSTL) (PSTL) CKT-2 (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	2nd CT Oil Sampling Work	08-Jul-2025	09:00	08-Jul-2025	18:00		PLANNED	Approved	08-Jul-25	09:00	08-Jul-25	18:00	
210	RQ2256	OCC_232	cpcc1_sd	BAY	710 MAIN BAY - 765 KV BHADLA_2 (PG)- SIKAR_2(PSTL) (PSTL) CKT-1 (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	2nd CT Oil Sampling Work	08-Jul-2025	09:00	08-Jul-2025	18:00		PLANNED	Approved	08-Jul-25	09:00	08-Jul-25	18:00	
211	RQ2256	OCC_232	cpcc1_sd	BAY	717 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT SIKAR_2(PSTL) (PSTL) AND FUTURE AT 765 KV SIKAR_2(PSTL) (PSTL)	PSTL	C	Construction Work For Integration of 713 & 716 Bays under REZ Ph-III Part B1	01-Jul-2025	09:00	15-Jul-2025	18:00		PLANNED	Approved	01-Jul-25	09:00	15-Jul-25	18:00	

212	RQ2256	OCC_232	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT SIKAR_2(PSTL) (PSTL) AND FUTURE AT 765 KV SIKAR_2(PSTL) (PSTL)	PSTL	C	Construction Work For Integration of 713 & 716 Bays under REZ Ph-III Part B1	01-Jul-2025	09:00	15-Jul-2025	18:00		PLANNED	Approved	01-Jul-25	09:00	15-Jul-25	18:00	
213	RQ2255	OCC_232	stuup_sd	BAY	708 TIE BAY - 189 MVAR BUS REACTOR NO 1 AT 765KV UNNAO(UP) (UPPTCL) AND FUTURE AT 765 KV UNNAO(UP) (UPPTCL)	UPPTCL	C	* S/D OF TIE BAY NO.(700-08-52) OCC-232 FOR-1- Carrier Inter tripping and distance protection testing of 765kV	07-Jul-2025	09:00	09-Jul-2025	17:00		PLANNED	Approved	07-Jul-25	09:00	09-Jul-25	17:00	
214	RQ2255	OCC_232	stuup_sd	BAY	701 MAIN BAY - 765 KV UNNAO-MAINPURI (UP) CKT-1 (UPPTCL) AT 765 KV MAINPURI(UP)	UPPTCL	C	* S/D OF BAY NO.(700-07-52) OCC-232 FOR- 1- Carrier Inter tripping and distance protection testing of 765kV	07-Jul-2025	09:00	09-Jul-2025	17:00		PLANNED	Approved	07-Jul-25	09:00	09-Jul-25	17:00	
215	RQ2255	OCC_232	stuup_sd	BAY	712 MAIN BAY - 765KV/400KV AGRA FATEHBAD(UP)- ICT-1 AT AGRA FATEHBAD(UP)	UPPTCL	D	* Annual Maintenance and Testing of Bay equipment 21.05.2025 17:28:18 INDIA (11007966)	04-Jul-2025	07:00	04-Jul-2025	13:00		PLANNED	Approved	04-Jul-25	07:00	04-Jul-25	13:00	
216	RQ2255	OCC_232	stuup_sd	BAY	703 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV AGRA FATEHBAD(UP)	UPPTCL	D	Annual Maintenance and Testing of Bay equipment 21.05.2025 17:28:53 INDIA (11007966)	03-Jul-2025	07:00	03-Jul-2025	13:00		PLANNED	Approved	03-Jul-25	07:00	03-Jul-25	13:00	
217	RQ2255	OCC_232	stuup_sd	BAY	702 TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV AGRA FATEHBAD(UP) (UPPTCL) AND 765 KV AGRA FATEHBAD-GHATAMPUR_TP S (UP) CKT-1 AT 765 KV AGRA FATEHBAD(UP) (UPPTCL)	UPPTCL	D	* Annual Maintenance and Testing of Bay equipment 21.05.2025 17:29:34 INDIA (11007966)	02-Jul-2025	07:00	02-Jul-2025	13:00		PLANNED	Approved	02-Jul-25	07:00	02-Jul-25	13:00	
218	RQ2256	OCC_232	cpcc1_sd	BAY	706 MAIN BAY - 765 KV SIKAR_2(PSTL)- ALIGARH(PG) (PASTL) CKT-2 (PASTL) AT 765 KV SIKAR_2(PSTL) (PSTL)	PASTL	D	2nd CT Oil Sampling Work	07-Jul-2025	09:00	07-Jul-2025	18:00		PLANNED	Approved	07-Jul-25	09:00	07-Jul-25	18:00	

219	RQ2256	OCC_232	cpcc1_sd	BAY	703 MAIN BAY - 765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-1 (PASTL) AT 765 KV SIKAR_2(PSTL)	PASTL	D	2nd CT Oil Sampling Work	07-Jul-2025	09:00	07-Jul-2025	18:00		PLANNED	Approved	07-Jul-25	09:00	07-Jul-25	18:00	
220	RQ2255	OCC_232	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 5 AT FATEHGARH_III(PG)		D	FOR AMP RELATED WORK & COE COMPLIANCES	28-Jul-2025	17:00	28-Jul-2025	23:59		PLANNED	Approved	28-Jul-25	17:00	28-Jul-25	23:59	
221	RQ2254	OCC_232	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA(PG)		D	For compliance of CoE audit and AM Circulars, PRD Switch replacement	28-Jul-2025	16:00	28-Jul-2025	23:00		PLANNED	Approved	28-Jul-25	16:00	28-Jul-25	23:00	
222	RQ2254	OCC_232	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA(PG)		D	For compliance of CoE audit and AM Circulars, PRD Switch replacement	26-Jul-2025	16:00	26-Jul-2025	23:00		PLANNED	Approved	26-Jul-25	16:00	26-Jul-25	23:00	
223	RQ2255	OCC_232	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_III(PG)		D	FOR AMP RELATED WORK & COE COMPLIANCES	25-Jul-2025	17:00	25-Jul-2025	23:59		PLANNED	Approved	25-Jul-25	17:00	25-Jul-25	23:59	
224	RQ2254	OCC_232	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BHADLA(PG)		D	For compliance of CoE audit and AM Circulars, PRD Switch replacement	25-Jul-2025	16:00	25-Jul-2025	23:00		PLANNED	Approved	25-Jul-25	16:00	25-Jul-25	23:00	
225	RQ2255	OCC_232	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_III(PG)		D	FOR AMP RELATED WORK & COE COMPLIANCES	24-Jul-2025	17:00	24-Jul-2025	23:59		PLANNED	Approved	24-Jul-25	17:00	24-Jul-25	23:59	
226	RQ2254	OCC_232	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT CHITTORGARH(PG)		D	Spare switching	24-Jul-2025	09:00	24-Jul-2025	18:00		PLANNED	Approved	24-Jul-25	17:00	24-Jul-25	23:00	To be availed from 16:30hrs.
227	RQ2255	OCC_232	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_III(PG)		D	FOR AMP RELATED WORK & COE COMPLIANCES	23-Jul-2025	17:00	23-Jul-2025	23:59		PLANNED	Approved	23-Jul-25	17:00	23-Jul-25	23:59	
228	RQ2255	OCC_232	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_III(PG)		D	FOR AMP RELATED WORK & COE COMPLIANCES	21-Jul-2025	17:00	22-Jul-2025	23:59		PLANNED	Approved	21-Jul-25	17:00	22-Jul-25	23:59	
229	RQ2254	OCC_232	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 4 AT KOTESHWAR(PG)		D	INSULATION PAINT WORK ON TERTIARY	10-Jul-2025	16:00	10-Jul-2025	19:00		PLANNED	Approved	10-Jul-25	16:00	10-Jul-25	19:00	
230	RQ2254	OCC_232	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 3 AT KOTESHWAR(PG)		D	INSULATION PAINT WORK ON TERTIARY	10-Jul-2025	13:00	10-Jul-2025	16:00		PLANNED	Approved	10-Jul-25	13:00	10-Jul-25	16:00	
231	RQ2254	OCC_232	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 2 AT KOTESHWAR(PG)		D	INSULATION PAINT WORK ON TERTIARY	10-Jul-2025	09:00	10-Jul-2025	13:00		PLANNED	Approved	10-Jul-25	09:00	10-Jul-25	13:00	
232	RQ2254	OCC_232	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	07-Jul-2025	18:00	08-Jul-2025	23:00		PLANNED	Approved	07-Jul-25	18:00	08-Jul-25	23:00	

233	RQ2254	OCC_232	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT SIKAR_2(PSTL)		D	Construction Work For Integration of 713 & 716 Bays under REZ Ph-III Part B1	07-Jul-2025	09:00	09-Jul-2025	18:00		PLANNED	Approved	07-Jul-25	17:00	09-Jul-25	23:00	To be availed from 16:30hrs.
234	RQ2254	OCC_232	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	05-Jul-2025	18:00	06-Jul-2025	23:00		PLANNED	Approved	05-Jul-25	18:00	06-Jul-25	23:00	
235	RQ2254	OCC_232	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	03-Jul-2025	18:00	04-Jul-2025	23:00		PLANNED	Approved	03-Jul-25	18:00	04-Jul-25	23:00	
236	RQ2254	OCC_232	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT SIKAR_2(PSTL)		D	Construction Work For Integration of 713 & 716 Bays under REZ Ph-III Part B1	03-Jul-2025	09:00	05-Jul-2025	18:00		PLANNED	Approved	03-Jul-25	17:00	05-Jul-25	23:00	To be availed from 16:30hrs.
237	RQ2254	OCC_232	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL)		D	For scheme checking work	02-Jul-2025	09:00	02-Jul-2025	17:00		PLANNED	Approved	02-Jul-25	17:00	02-Jul-25	23:00	To be availed from 16:30hrs.
238	RQ2254	OCC_232	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	01-Jul-2025	18:00	02-Jul-2025	23:00		PLANNED	Approved	01-Jul-25	18:00	02-Jul-25	23:00	
239	RQ2254	OCC_232	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT SIKAR_2(PSTL)		D	Construction Work For Integration of 713 & 716 Bays under REZ Ph-III Part B1	01-Jul-2025	09:00	03-Jul-2025	18:00		PLANNED	Approved	01-Jul-25	17:00	03-Jul-25	23:00	To be availed from 16:30hrs.
240	RQ2254	OCC_232	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT SIKAR_2(PSTL)		D	Construction Work For Integration of 713 & 716 Bays under REZ Ph-III Part B1	01-Jul-2025	09:00	03-Jul-2025	18:00		PLANNED	Approved	01-Jul-25	09:00	03-Jul-25	18:00	To be staggered from ICT-2 shutdown
241	RQ2254	OCC_232	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL)		D	For scheme checking work	01-Jul-2025	09:00	01-Jul-2025	17:00		PLANNED	Approved	01-Jul-25	17:00	01-Jul-25	23:00	To be availed from 16:30hrs.
242	RQ2250	OCC_232	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT AGRA FATEHBAD(UP)	UPPTCL	C	Work- Regarding charging of 500MVA ICT-II R Phase unit (at present Spare Phase unit is charged as R Phase unit) after repl	28-Jul-2025	09:00	29-Jul-2025	18:00		PLANNED	Approved	28-Jul-25	09:00	29-Jul-25	18:00	
243	RQ2255	OCC_232	stuup_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 1 AT MAINPURI(UP)	UPPTCL	C	Annual Maintenance and testing	22-Jul-2025	08:00	23-Jul-2025	18:00		PLANNED	Approved	22-Jul-25	08:00	23-Jul-25	18:00	
244	RQ2257	OCC_232	cpcc3_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 2 AT ORAI(PG)	POWER GRID	D	ICT-2 AMP works	24-Jul-2025	09:00	24-Jul-2025	18:00		PLANNED	Approved	24-Jul-25	09:00	24-Jul-25	18:00	
245	RQ2257	OCC_232	cpcc3_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 1 AT ORAI(PG)	POWER GRID	D	AMP works	21-Jul-2025	09:00	21-Jul-2025	18:00		PLANNED	Approved	21-Jul-25	09:00	21-Jul-25	18:00	

246	RQ2257	OCC_232	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT ALIGARH(PG)	POWER GRID	D	Body Protection Modification as technical IOM/ Circulars and Spare Transformer changeover in place of ICT-2 Y-ph unit	10-Jul-2025	08:00	10-Jul-2025	18:00		PLANNED	Approved	10-Jul-25	08:00	10-Jul-25	18:00	
247	RQ2257	OCC_232	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT ALIGARH(PG)	POWER GRID	D	Body Protection Modification as technical IOM/ Circulars	08-Jul-2025	08:00	08-Jul-2025	18:00		PLANNED	Approved	08-Jul-25	08:00	08-Jul-25	18:00	
248	RQ2260	OCC_232	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT VARANASI(PG)	POWER GRID	D	Arresting of SF6 gas leakage in GGD1 of 813 Bay, (765kV ICT-II Bay) B Phase Spacer Bolt AT VARANASI GIS	01-Jul-2025	08:00	01-Jul-2025	18:00		PLANNED	Approved	01-Jul-25	08:00	01-Jul-25	18:00	
249	RQ2259	OCC_232	slcrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT ANTA(RS)	RRV PNL	D	Quarterly Maintenance work	10-Jul-2025	08:00	10-Jul-2025	18:00		PLANNED	Approved	10-Jul-25	7:00	10-Jul-25	15:00	To be availed from 07:00 to 15:00 hrs. To be reviwed on D-2/To be strictly revived bt y 15:00 hrs.
250	RQ2259	OCC_232	slcrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT ANTA(RS)	RRV PNL	D	Quarterly Maintenance work	08-Jul-2025	08:00	08-Jul-2025	18:00		PLANNED	Approved	08-Jul-25	7:00	08-Jul-25	15:00	To be availed from 07:00 to 15:00 hrs. To be reviwed on D-2/To be strictly revived bt y 15:00 hrs.
251	RQ2259	OCC_232	slcrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT ANTA(RS)	RRV PNL	D	Quarterly Maintenance work	07-Jul-2025	08:00	07-Jul-2025	18:00		PLANNED	Approved	07-Jul-25	7:00	07-Jul-25	15:00	To be availed from 07:00 to 15:00 hrs. To be reviwed on D-2/To be strictly revived bt y 15:00 hrs.
252	RQ2258	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH(UP)-VARANASI(PG) (PG) CKT-2	POWER GRID	D	Shutdown Nature Rectification work	30-Jul-2025	07:00	30-Jul-2025	18:00		PLANNED	Approved	30-Jul-25	07:00	30-Jul-25	18:00	
253	RQ2258	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH(UP)-VARANASI(PG) (PG) CKT-1	POWER GRID	D	Shutdown Nature Rectification work	29-Jul-2025	07:00	29-Jul-2025	18:00		PLANNED	Approved	29-Jul-25	07:00	29-Jul-25	18:00	
254	RQ2259	OCC_232	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-2	POWER GRID	C	Overhauling of 400KV breaker through OEM is due. PO is expiring soon.	28-Jul-2025	08:00	05-Aug-2025	18:00	PO is expiring soon. shutdown is required for completion of work	PLANNED	Rejected					May be rejected as Line shutdown may not be allowed for Overhauling of 400KV breaker
255	RQ2256	OCC_232	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-BASTI(UP) (PG) CKT-1	POWER GRID	D	Planned outage for PLC of 765 kV S/C (Quad moose) Tanda-Gonda T/L of SEUPPTCL	25-Jul-2025	08:00	26-Jul-2025	18:00		PLANNED	Rejected					Utility may clarify the reason /May be allowed on weekend (06:00-16:00Hrs)/ Subject to real time grid condition & PG consent / load to be managed by UP
256	RQ2259	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABGARH (PG) CKT-2	POWER GRID	C	Bushing Erection, cable laying and termination of Line reactor being installed in SS-103 package in 400kV Mainpuri-Ballabgarh Line-2	25-Jul-2025	08:00	30-Jul-2025	18:00		PLANNED	Approved	25-Jul-25	08:00	30-Jul-25	18:00	May be allowed Subject to real time grid condition/No other line shutdown at both end

257	RQ2260	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1	POWER GRID	D	DTPC installation and testing under process Bus scheme	24-Jul-2025	09:00	24-Jul-2025	14:00		PLANNED	Approved	24-Jul-25	09:00	24-Jul-25	14:00	
258	RQ2261	OCC_232	apl_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHINDERGARH(APL)-BHIWANI(PG) (PG) CKT-4	POWER GRID	D	Annual Maintenance	23-Jul-2025	09:30	23-Jul-2025	18:30	400 KV Mahindergarh(APL)-Bhiwani(PG) (PG) Ckt-3 will be in Service	PLANNED	Approved	23-Jul-25	09:30	23-Jul-25	18:30	
259	RQ2258	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHAHJAHANPUR-BAREILLY (PG) CKT-2	POWER GRID	D	AMP of Line equipments of 400kv Shahjahanpur ckt-II line	19-Jul-2025	10:00	19-Jul-2025	18:00		PLANNED	Approved	19-Jul-25	10:00	19-Jul-25	18:00	
260	RQ2260	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-3	POWER GRID	D	DTPC installation and testing under process Bus scheme	18-Jul-2025	09:00	18-Jul-2025	14:00		PLANNED	Approved	18-Jul-25	09:00	18-Jul-25	14:00	
261	RQ2258	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-1	POWER GRID	D	FOR ATTENDING SHUTDOWN NATURE DEFECTS	18-Jul-2025	09:00	18-Jul-2025	18:00		PLANNED	Approved	18-Jul-25	09:00	18-Jul-25	18:00	
262	RQ2255	OCC_232	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-1	POWER GRID	D	Planned outage for PLC of 765 kV S/C (Quad moose) Tanda-Gonda T/L of SEUPPTCL	18-Jul-2025	08:00	19-Jul-2025	18:00		PLANNED	Rejected					Utility may clarify the reason /May be allowed on weekend (06:00-16:00Hrs)/ Subject to real time grid condition & PG consent / load to be managed by UP
263	RQ2258	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-1	POWER GRID	D	For Diamond formation.	17-Jul-2025	08:00	18-Jul-2025	18:00		PLANNED	Approved	17-Jul-25	08:00	18-Jul-25	18:00	May be allowed on weekend (06:00-16:00Hrs)/ Subject to real time grid condition/ May be planned after 15 July 2025
264	RQ2258	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-2	POWER GRID	D	For Diamond formation.	17-Jul-2025	08:00	18-Jul-2025	18:00		PLANNED	Approved	17-Jul-25	08:00	18-Jul-25	18:00	May be allowed on weekend (06:00-16:00Hrs)/ Subject to real time grid condition/ May be planned after 15 July 2026
265	RQ2259	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1	POWER GRID	D	For construction of 765kV D/C Neemrana-II-Bareilly line	17-Jul-2025	07:00	19-Jul-2025	19:00		PLANNED	Approved	17-Jul-25	07:00	19-Jul-25	19:00	
266	RQ2258	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-JAULIVI (PG) CKT-1	POWER GRID	D	To attend fixing/ tightening of CC Ring N/B. Cross patrolling carried out by CC team	16-Jul-2025	09:00	16-Jul-2025	18:00		PLANNED	Approved	16-Jul-25	09:00	16-Jul-25	18:00	
267	RQ2259	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-1	POWER GRID	C	Reactor Commissioning and charging work for Line reactor being installed in 400kV Mainpuri-Ballabgrah-1 line under SS-103 package	15-Jul-2025	08:00	20-Jul-2025	18:00		PLANNED	Approved	15-Jul-25	08:00	20-Jul-25	18:00	May be allowed Subject to real time grid condition/No other line shutdown at both end/FTC clearance may be taken in advance
268	RQ2258	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-2	POWER GRID	D	DTPC installation and testing under process Bus scheme	14-Jul-2025	09:00	14-Jul-2025	14:00		PLANNED	Approved	14-Jul-25	09:00	14-Jul-25	14:00	

269	RQ2259	OCC_232	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-1	POWER GRID	C	Overhauling of 400KV breaker through OEM is due. PO is expiring soon.	14-Jul-2025	08:00	22-Jul-2025	18:00	PO is expiring soon. shutdown is required for completion of work	PLANNED	Rejected					May be rejected as Line shutdown may not be allowed for Overhauling of 400KV breaker
270	RQ2258	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-1	POWER GRID	D	"Porcelain to Polymer Insulator replacement work and attend shut down nature works by Fatehpur TLM & Testing of DTPC scheme (under Process Bus) at Kanpur & Panki(UP) & AMP of Tie Bay-402 at Kanpur "	14-Jul-2025	08:00	15-Jul-2025	18:00		PLANNED	Approved	14-Jul-25	08:00	15-Jul-25	18:00	
271	RQ2258	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-KANPUR (PG) CKT-2	POWER GRID	D	DTPC installation and testing under process Bus scheme	13-Jul-2025	09:00	13-Jul-2025	14:00		PLANNED	Approved	13-Jul-25	09:00	13-Jul-25	14:00	
272	RQ2258	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-KANPUR (PG) CKT-1	POWER GRID	D	DTPC installation and testing under process Bus scheme	12-Jul-2025	09:00	12-Jul-2025	14:00		PLANNED	Approved	12-Jul-25	09:00	12-Jul-25	14:00	
273	RQ2258	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-SOHAWAL (PG) CKT-1	POWER GRID	D	FOR ATTENDING SHUTDOWN NATURE DEFECTS and AMP	12-Jul-2025	09:00	12-Jul-2025	18:00		PLANNED	Approved	12-Jul-25	09:00	12-Jul-25	18:00	
274	RQ2258	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-SOHAWAL (PG) CKT-2	POWER GRID	D	FOR ATTENDING SHUTDOWN NATURE DEFECTS and AMP	11-Jul-2025	09:00	11-Jul-2025	18:00		PLANNED	Approved	11-Jul-25	09:00	11-Jul-25	18:00	
275	RQ2258	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-AGRA (PG) CKT-1	POWER GRID	D	DTPC installation and testing under process Bus scheme	11-Jul-2025	09:00	11-Jul-2025	14:00		PLANNED	Approved	11-Jul-25	09:00	11-Jul-25	14:00	
276	RQ2258	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1	POWER GRID	D	Porcelain to Polymer Insulator replacement work	11-Jul-2025	08:00	12-Jul-2025	18:00		PLANNED	Approved	11-Jul-25	08:00	12-Jul-25	18:00	
277	RQ2262	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-2	POWER GRID	D	AMP Work	10-Jul-2025	09:00	10-Jul-2025	18:00		PLANNED	Approved	10-Jul-25	09:00	10-Jul-25	18:00	
278	RQ2259	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-3	POWER GRID	D	For construction of 765kV D/C Neemrana_II-Bareilly line	10-Jul-2025	07:00	12-Jul-2025	19:00		PLANNED	Approved	20-Jul-25	07:00	22-Jul-25	19:00	May be allowed on weekend (06:00-16:00Hrs)/ Subject to real time grid condition/ May be planned after 15 July 2029
279	RQ2259	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-2	POWER GRID	D	For construction of 765kV D/C Neemrana_II-Bareilly line	10-Jul-2025	07:00	12-Jul-2025	19:00		PLANNED	Approved	20-Jul-25	07:00	22-Jul-25	19:00	May be allowed on weekend (06:00-16:00Hrs)/ Subject to real time grid condition/ May be planned after 15 July 2030
280	RQ2259	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-2	POWER GRID	D	DTPC installation and testing under process Bus scheme	09-Jul-2025	09:00	09-Jul-2025	14:00		PLANNED	Approved	09-Jul-25	09:00	09-Jul-25	14:00	

281	RQ2258	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-JAULIWI (PG) CKT-2	POWER GRID	D	"Shutdown nature work in line by Bareilly TLM & To attend fixing/ tightening of CC Ring N/B. Cross patrolling carried out by CC team by Pithorogarh TLM "	09-Jul-2025	09:00	09-Jul-2025	18:00		PLANNED	Approved	09-Jul-25	09:00	09-Jul-25	18:00	
282	RQ2258	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-2	POWER GRID	D	Shutdown nature work in line.	07-Jul-2025	09:00	08-Jul-2025	18:00		PLANNED	Approved	07-Jul-25	09:00	08-Jul-25	18:00	
283	RQ2258	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1-SOHAWAL (PG) CKT-2	POWER GRID	D	FOR AMP of Line Side Equipments .	07-Jul-2025	09:00	07-Jul-2025	18:00		PLANNED	Approved	07-Jul-25	09:00	07-Jul-25	18:00	
284	RQ2258	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1	POWER GRID	C	Diversion work of Line for NHAI Lucknow-Kanpur Green Expressway	05-Jul-2025	09:45	20-Jul-2025	19:00		PLANNED	Rejected					May be rejected and planned after shifting of Rihand-III towards WR due to high line loading
285	RQ2258	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-2	POWER GRID	D	Line and reactor bay AMP Works at Prayagraj SS	04-Jul-2025	10:00	04-Jul-2025	18:00		PLANNED	Approved	04-Jul-25	10:00	04-Jul-25	18:00	
286	RQ2258	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-1	POWER GRID	D	"LBB retrofitting works in Tie bay at Prayagraj SS & conductor Sag plate rectification works to maintain adequate clearance by Fatehpur TLM"	04-Jul-2025	10:00	04-Jul-2025	18:00		PLANNED	Approved	04-Jul-25	10:00	04-Jul-25	18:00	
287	RQ2258	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-2	POWER GRID	D	"LBB retrofitting works in Tie bay at Prayagraj SS & conductor Sag plate rectification works to maintain adequate clearance by Fatehpur TLM"	03-Jul-2025	10:00	03-Jul-2025	18:00		PLANNED	Approved	03-Jul-25	10:00	03-Jul-25	18:00	
288	RQ2258	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-2	POWER GRID	D	DTPC installation and testing under process Bus scheme	03-Jul-2025	09:00	03-Jul-2025	14:00		PLANNED	Approved	03-Jul-25	09:00	03-Jul-25	14:00	
289	RQ2258	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-1	POWER GRID	D	NON AUTO MODE for PID	03-Jul-2025	09:00	03-Jul-2025	18:00		PLANNED	Approved	03-Jul-25	09:00	03-Jul-25	18:00	
290	RQ2258	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-1	POWER GRID	D	Line and reactor bay AMP Works at Prayagraj SS	02-Jul-2025	10:00	02-Jul-2025	18:00		PLANNED	Approved	02-Jul-25	10:00	02-Jul-25	18:00	

291	RQ2258	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-1	POWER GRID	D	DTPC installation and testing under process Bus scheme	02-Jul-2025	09:00	02-Jul-2025	14:00		PLANNED	Approved	02-Jul-25	09:00	02-Jul-25	14:00	
292	RQ2258	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-1	POWER GRID	D	Shutdown nature work in line.	02-Jul-2025	09:00	03-Jul-2025	18:00		PLANNED	Approved	02-Jul-25	09:00	03-Jul-25	18:00	
293	RQ2259	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)-AGRA(UP) (PG) CKT-1	POWER GRID	D	AMP WORK: C& Tan delta measurement of Line CT, IR measurement of Line surge arrester, timing, CRM, DCRM 7 C& Tan delta measurement of GC of CB and preventive maintenance as per format.	02-Jul-2025	08:00	02-Jul-2025	18:00		PLANNED	Approved	02-Jul-25	08:00	02-Jul-25	18:00	
294	RQ2258	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	POWER GRID	D	Line bay AMP Works at Prayagraj SS	01-Jul-2025	10:00	01-Jul-2025	12:00		PLANNED	Approved	01-Jul-25	10:00	01-Jul-25	12:00	
295	RQ2258	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	POWER GRID	C	SS103 Package Line reactor related construction activities at Prayagraj SS	01-Jul-2025	10:00	07-Jul-2025	18:00		PLANNED	Rejected					Utility may apply the shutdown in D-5 basis for approval. Shutdown may be allowed subject to real time grid condition.
296	RQ2259	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-1	POWER GRID	C	Bushing Erection work in Line reactor to be installed in 400kV Mainpuri-Ballabgarh-1 under SS-103 package	01-Jul-2025	08:00	06-Jul-2025	18:00		PLANNED	Approved	21-Jul-25	08:00	24-Jul-25	18:00	May be allowed Subject to real time grid condition/No other line shutdown at both end/May be planned after 15 July 2025
297	RQ2259	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-1	POWER GRID	D	For construction of 765kV D/C Neemrana_II-Bareilly line	01-Jul-2025	07:00	03-Jul-2025	19:00		PLANNED	Approved	16-Jul-25	07:00	19-Jul-25	19:00	May be allowed (06:00-16:00Hrs)/ Subject to real time grid condition/ May be planned after 15 July 2027
298	RQ2259	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-2	POWER GRID	D	For construction of 765kV D/C Neemrana_II-Bareilly line	01-Jul-2025	07:00	03-Jul-2025	19:00		PLANNED	Approved	16-Jul-25	07:00	19-Jul-25	19:00	May be allowed on weekend (06:00-16:00Hrs)/ Subject to real time grid condition/ May be planned after 15 July 2028
299	RQ2261	OCC_232	sldcuk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-RISHIKESH(UK) (PG) CKT-1	POWER GRID,PT CUL	D	To replace Insulator and Preventive Maintenance	29-Jul-2025	08:00	29-Jul-2025	17:00		PLANNED	Approved	29-Jul-25	08:00	29-Jul-25	17:00	
300	RQ2262	OCC_232	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2	PSTCL	D	For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	28-Jul-2025	08:00	28-Jul-2025	18:00		PLANNED	Approved	28-Jul-25	08:00	28-Jul-25	18:00	

301	RQ2262	OCC_232	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2	PSTCL	D	For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	25-Jul-2025	08:00	25-Jul-2025	18:00		PLANNED	Approved	25-Jul-25	08:00	25-Jul-25	18:00	
302	RQ2262	OCC_232	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	PSTCL	D	For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	21-Jul-2025	08:00	21-Jul-2025	18:00		PLANNED	Approved	21-Jul-25	08:00	21-Jul-25	18:00	
303	RQ2262	OCC_232	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	PSTCL	D	For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	17-Jul-2025	08:00	17-Jul-2025	18:00		PLANNED	Approved	17-Jul-25	08:00	17-Jul-25	18:00	
304	RQ2262	OCC_232	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-2	PSTCL	D	For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	15-Jul-2025	08:00	15-Jul-2025	18:00		PLANNED	Approved	15-Jul-25	08:00	15-Jul-25	18:00	
305	RQ2261	OCC_232	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-2	PSTCL	D	For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	11-Jul-2025	08:00	11-Jul-2025	18:00		PLANNED	Approved	11-Jul-25	08:00	11-Jul-25	18:00	
306	RQ2261	OCC_232	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-1	PSTCL	D	For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	04-Jul-2025	08:00	04-Jul-2025	18:00		PLANNED	Approved	04-Jul-25	08:00	04-Jul-25	18:00	
307	RQ2261	OCC_232	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-1	PSTCL	D	For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	01-Jul-2025	08:00	01-Jul-2025	18:00		PLANNED	Approved	01-Jul-25	08:00	01-Jul-25	18:00	
308	RQ2261	OCC_232	sldcuk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RISHIKESH(UK)-NEHTAUR(UP) (UK) CKT-1	PTCUL	D	To replace Insulator and Preventive Maintenance	28-Jul-2025	08:00	28-Jul-2025	17:00		PLANNED	Approved	28-Jul-25	08:00	28-Jul-25	17:00	
309	RQ2252	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-SIKAR_2(PSTL) (PSTL) CKT-2		D	Defect rectification work	28-Jul-2025	08:00	31-Jul-2025	18:00	non-auto mode of other charged ckt required	PLANNED	Approved	28-Jul-25	08:00	31-Jul-25	18:00	
310	RQ2251	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-3		D	For scheme checking work by Khetri & For AMP work by Sikar TLM	28-Jul-2025	08:00	28-Jul-2025	18:00	non-auto mode of other charged ckt required	PLANNED	Approved	28-Jul-25	08:00	28-Jul-25	18:00	
311	RQ2251	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-2		D	For scheme checking work by Khetri & For AMP work by Sikar TLM	27-Jul-2025	08:00	27-Jul-2025	18:00	non-auto mode of other charged ckt required	PLANNED	Approved	27-Jul-25	08:00	27-Jul-25	18:00	

312	RQ2251	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-1		D	For scheme checking work by Khetri, For wire checking & Tripping circuit rectification by Bikaner 2 & For AMP work by Sikar TLM	26-Jul-2025	08:00	26-Jul-2025	18:00	non-auto mode of other charged ckt required	PLANNED	Approved	26-Jul-25	08:00	26-Jul-25	18:00	
313	RQ2252	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KOTA(PG) (PG) CKT-1		D	Defects' rectification observed during patrolling	25-Jul-2025	08:00	26-Jul-2025	18:00	S/D required timely	PLANNED	Approved	25-Jul-25	08:00	26-Jul-25	18:00	
314	RQ2252	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-DWARKA (PG) (PG)		D	SD Nature defects rectification	25-Jul-2025	07:00	25-Jul-2025	18:00		PLANNED	Rejected					May be deferred due to high line loading and northern region demand/ May be discussed in next OCC
315	RQ2252	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1		D	Additional glass disc insertion: LOA given	23-Jul-2025	08:00	24-Jul-2025	18:00	Non auto for 400 kv RAPD-Kota, subject to weather permitting and consent from RAPP	PLANNED	Approved	23-Jul-25	08:00	24-Jul-25	18:00	
316	RQ2251	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-2		D	For scheme checking work by Khetri & For AMP work by Sikar TLM	23-Jul-2025	08:00	24-Jul-2025	18:00	non-auto mode of other charged ckt required	PLANNED	Approved	23-Jul-25	08:00	24-Jul-25	18:00	
317	RQ2252	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-JHATIKARA(PG) (DTL) CKT-2		D	SD Nature defects rectification	23-Jul-2025	07:00	23-Jul-2025	18:00		PLANNED	Rejected					May be deferred due to high line loading and northern region demand/ May be discussed in next OCC
318	RQ2252	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1		D	non-auto mode for tower tightening, Bird Gaurd instalation,E/W related defects & missing tower member fixing above waist leve	22-Jul-2025	09:00	31-Jul-2025	18:00		PLANNED	Approved	22-Jul-25	09:00	31-Jul-25	18:00	
319	RQ2251	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1		C	For attending major Sag Mismatch issue in between location no 293-301	22-Jul-2025	08:00	26-Jul-2025	18:00		PLANNED	Rejected					May be rejected due to outage of Jaisalmer-Barmer D/C due to Tower collapsed & Peak NR demand period. Utility may apply the shutdown in D-5 basis for Post OCC approval
320	RQ2252	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA-DWARKA (PG)		D	SD Nature defects rectification	22-Jul-2025	07:00	22-Jul-2025	18:00		PLANNED	Rejected					May be deferred due to high line loading and northern region demand/ May be discussed in next OCC
321	RQ2252	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-SIKAR_2(PSTL) (PSTL) CKT-1		D	Defect rectification work	21-Jul-2025	08:00	25-Jul-2025	18:00	non-auto mode of other charged ckt required	PLANNED	Approved	21-Jul-25	08:00	25-Jul-25	18:00	
322	RQ2251	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-1		D	For scheme checking work by Khetri & For AMP work by Sikar TLM	21-Jul-2025	08:00	22-Jul-2025	18:00	non-auto mode of other charged ckt required	PLANNED	Approved	21-Jul-25	08:00	22-Jul-25	18:00	

323	RQ2252	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-2		D	Additional glass disc insertion: LOA given	21-Jul-2025	08:00	22-Jul-2025	18:00	Non auto for 400 kv RAPD-Jaipur South, subject to weather permitting and consent from RAPP	PLANNED	Approved	21-Jul-25	08:00	22-Jul-25	18:00	
324	RQ2251	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTSL) CKT-2		D	For scheme checking work	20-Jul-2025	08:00	20-Jul-2025	18:00		PLANNED	Approved	20-Jul-25	08:00	20-Jul-25	18:00	
325	RQ2251	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTSL) CKT-1		D	For scheme checking work	19-Jul-2025	08:00	19-Jul-2025	18:00		PLANNED	Approved	19-Jul-25	08:00	19-Jul-25	18:00	
326	RQ2252	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-2		D	S/D Nature Defect Rectification work	19-Jul-2025	08:00	19-Jul-2025	18:00	S/D Nature Defect Rectification work	PLANNED	Approved	19-Jul-25	08:00	19-Jul-25	18:00	
327	RQ2252	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (PG) CKT-2		D	SD Nature defects rectification	19-Jul-2025	07:00	19-Jul-2025	18:00		PLANNED	Approved	19-Jul-25	07:00	19-Jul-25	18:00	
328	RQ2253	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-2		D	Line Bay AMP & Shut down Nature defects rectification work	18-Jul-2025	09:00	18-Jul-2025	18:00	Non auto mode of 400KV JAIPUR(S)-BASSI CKT -1	PLANNED	Approved	18-Jul-25	09:00	18-Jul-25	18:00	
329	RQ2252	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-1		D	S/D Nature Defect Rectification work	18-Jul-2025	08:00	18-Jul-2025	18:00	S/D Nature Defect Rectification work	PLANNED	Approved	18-Jul-25	08:00	18-Jul-25	18:00	
330	RQ2252	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (DTL) CKT-1		D	SD Nature defects rectification	18-Jul-2025	07:00	18-Jul-2025	18:00		PLANNED	Approved	18-Jul-25	07:00	18-Jul-25	18:00	
331	RQ2252	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-BABAI(RS) (NRSS36) CKT-1		D	non-auto mode for tower tightening, E/W related defects & missing tower member fixing above waist level	17-Jul-2025	09:00	22-Jul-2025	18:00		PLANNED	Approved	17-Jul-25	09:00	22-Jul-25	18:00	
332	RQ2252	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABGARH (PG) CKT-2		D	For LA and Isolator erection work under Substation package SS-103 for Extension of Ballabgarh S/S under Eastern Region Expansion Scheme - XXXI(ERSS-XXXI) at Ballabgarh substation	17-Jul-2025	08:00	19-Jul-2025	20:00		PLANNED	Approved	17-Jul-25	08:00	19-Jul-25	20:00	
333	RQ2252	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSL)-BIKANER(PG) (PG) CKT-2		D	LINE BAY AMP & mutual compensation wiring work	16-Jul-2025	17:00	16-Jul-2025	23:00	Both ckt s/d require at same time	PLANNED	Approved	16-Jul-25	17:00	16-Jul-25	23:00	

334	RQ2252	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSL)-BIKANER(PG) (PG) CKT-1		D	LINE BAY AMP & mutual compensation wiring work	16-Jul-2025	17:00	16-Jul-2025	23:00	Both ckt s/d require at same time	PLANNED	Approved	16-Jul-25	17:00	16-Jul-25	23:00	
335	RQ2252	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2		D	Installation of Bird diverters	16-Jul-2025	16:00	31-Jul-2025	22:00	A/R of charged circuit is required to be on non auto mode	PLANNED	Approved	16-Jul-25	16:00	31-Jul-25	22:00	
336	RQ2252	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-2		D	Installation of Bird diverters	16-Jul-2025	16:00	31-Jul-2025	22:00	A/R of charged circuit is required to be on non auto mode	PLANNED	Approved	16-Jul-25	16:00	31-Jul-25	22:00	
337	RQ2253	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-1		D	Line Bay AMP& Shut down Nature defects rectification work	16-Jul-2025	09:00	16-Jul-2025	18:00	Non auto mode of 400KV JAIPUR(S)-BASSI CKT -2	PLANNED	Approved	16-Jul-25	09:00	16-Jul-25	18:00	
338	RQ2252	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2		D	Rectification of SD Nature defects	16-Jul-2025	09:00	16-Jul-2025	18:00	non-auto mode of charged line	PLANNED	Approved	16-Jul-25	09:00	16-Jul-25	18:00	
339	RQ2260	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MALERKOTLA-PATIALA (PG) CKT-1		D	For rectification of Shutdown nature Defects	16-Jul-2025	09:00	16-Jul-2025	18:00	Kindly approve.	PLANNED	Approved	16-Jul-25	09:00	16-Jul-25	18:00	
340	RQ2251	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH(PG) (DTL) CKT-2		C	Removal of LILO of Mandola-Bawana and Connection of Narela - Maharaniabagh Circuits under Tr. System Part-G1, Ph-II	16-Jul-2025	08:00	18-Jul-2025	18:00		PLANNED	Rejected					May be rejected /Utility may apply the shutdown in D-5 basis for approval after comissioning of 765KV Narela S/S
341	RQ2251	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-4		D	For scheme checking work by Khetri & For AMP work by Sikar TLM	16-Jul-2025	08:00	16-Jul-2025	18:00	non-auto mode of other charged ckt required	PLANNED	Approved	16-Jul-25	08:00	16-Jul-25	18:00	
342	RQ2251	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH(PG) (DTL) CKT-1		C	Removal of LILO of Mandola-Bawana and Connection of Narela - Maharaniabagh Circuits under Tr. System Part-G1, Ph-II	16-Jul-2025	08:00	18-Jul-2025	18:00		PLANNED	Rejected					May be rejected /Utility may apply the shutdown in D-5 basis for approval after comissioning of 765KV Narela S/S
343	RQ2251	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH(PG) (DTL) CKT-1		C	Removal of LILO of Mandola-Bawana and Connection of Narela - Maharaniabagh Circuits under Tr. System Part-G1, Ph-II	16-Jul-2025	08:00	18-Jul-2025	18:00		PLANNED	Rejected					May be rejected /Utility may apply the shutdown in D-5 basis for approval after comissioning of 765KV Narela S/S

344	RQ2251	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH(PG) (DTL) CKT-2		C	Removal of LILO of Mandola-Bawana and Connection of Narela - Maharanibagh Circuits under Tr. System Part-G1, Ph-II	16-Jul-2025	08:00	18-Jul-2025	18:00		PLANNED	Rejected						May be rejected /Utility may apply the shutdown in D-5 basis for approval after comissioning of 765KV Narela S/S
345	RQ2252	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1		D	Rectification of SD Nature defects by Neemrana & Line Bay AMP by Sikar	15-Jul-2025	09:00	15-Jul-2025	18:00	non-auto mode of charged line	PLANNED	Approved	15-Jul-25	09:00	15-Jul-25	18:00		
346	RQ2253	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-2		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	15-Jul-2025	09:00	18-Jul-2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Approved	15-Jul-25	09:00	18-Jul-25	18:00		
347	RQ2252	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-SIKAR (PG) CKT-2		D	non-auto mode for tower tightening, E/W related defects & missing tower member fixing above waist leve	15-Jul-2025	09:00	22-Jul-2025	18:00		PLANNED	Approved	15-Jul-25	09:00	22-Jul-25	18:00		
348	RQ2252	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-SAHARANPUR (PG) CKT-1		D	GENERAL AND PROTECTION AMP	15-Jul-2025	09:00	15-Jul-2025	18:00		PLANNED	Approved	15-Jul-25	09:00	15-Jul-25	18:00		
349	RQ2253	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-1		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	15-Jul-2025	09:00	18-Jul-2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Approved	15-Jul-25	09:00	18-Jul-25	18:00		
350	RQ2252	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-BAGHPAT (PG) CKT-1		D	GENERAL AND PROTECTION AMP	14-Jul-2025	09:00	14-Jul-2025	18:00		PLANNED	Approved	14-Jul-25	09:00	14-Jul-25	18:00		
351	RQ2253	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-1		D	Line Bay AMP& Shut down Nature defects rectification work	14-Jul-2025	09:00	14-Jul-2025	18:00	Non auto mode of 400KV JAIPUR(S)-AGRA CKT -2	PLANNED	Approved	14-Jul-25	09:00	14-Jul-25	18:00		
352	RQ2253	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-2		D	Line Reactor commission work	14-Jul-2025	09:00	14-Jul-2025	20:00	G175	PLANNED	Approved	14-Jul-25	09:00	14-Jul-25	20:00		

353	RQ2252	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABGARH (PG) CKT-1		D	For LA and Isolator erection work under Substation package SS-103 for Extension of Ballabgarh S/S under Eastern Region Expansion Scheme - XXXI(ERSS-XXXI) at Ballabgarh substation	14-Jul-2025	08:00	16-Jul-2025	20:00		PLANNED	Approved	14-Jul-25	08:00	16-Jul-25	20:00	
354	RQ2251	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(PG)-BHIWANI(BB) (PG)		C	FOR RETROFITMENT OF MAIN & LINE BAY ISOLATOR AT BHIWANI(BBMB) SS END IN ADD CAP 19-24 BLOCK	14-Jul-2025	08:00	23-Jul-2025	18:00		PLANNED	Rejected					May be rejected and planned after 15th September,2025 due to high demand period of Northern region./BBMB denied consent.
355	RQ2251	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-2		D	Attending COE Protection Observations	13-Jul-2025	18:00	13-Jul-2025	23:00		PLANNED	Approved	13-Jul-25	18:00	13-Jul-25	23:00	
356	RQ2252	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTESWAR(TH)-KOTESHWAR(PG) (PG) CKT-2		D	CHECKING OF LINE DIFFERENTIAL RELAY MAIN 2	13-Jul-2025	09:00	13-Jul-2025	18:00		PLANNED	Approved	13-Jul-25	09:00	13-Jul-25	18:00	
357	RQ2251	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-1		D	Attending COE Protection Observations	12-Jul-2025	18:00	12-Jul-2025	23:00		PLANNED	Approved	12-Jul-25	18:00	12-Jul-25	23:00	
358	RQ2252	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTESWAR(TH)-KOTESHWAR(PG) (PG) CKT-1		D	CHECKING OF LINE DIFFERENTIAL RELAY MAIN 2	12-Jul-2025	09:00	12-Jul-2025	18:00		PLANNED	Approved	12-Jul-25	09:00	12-Jul-25	18:00	
359	RQ2260	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-3		D	S/D REQUIRED FOR RECTIFICATION OF SD NATURE DEFECTS	12-Jul-2025	09:00	12-Jul-2025	18:00	Kindly approve.	PLANNED	Approved	12-Jul-25	09:00	12-Jul-25	18:00	
360	RQ2252	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1		D	To attend shutdown nature defects by Kota & Chittorgarh	12-Jul-2025	08:00	14-Jul-2025	18:00	Non auto mode for 400 kV RAPPC-Kankrolli, MOST URGENT	PLANNED	Approved	12-Jul-25	08:00	14-Jul-25	18:00	
361	RQ2251	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLAYAT SOLAR NTPC_1 (NTPC_KOLAYAT SL)-BHADLA_2 (PG) (NTPC_KOLAYAT SL) CKT-1		D	Replacement of M2 Differential Relay	11-Jul-2025	18:00	11-Jul-2025	23:00		PLANNED	Approved	11-Jul-25	18:00	11-Jul-25	23:00	
362	RQ2253	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-2		D	Line Bay AMP& Shut down Nature defects rectification work	11-Jul-2025	09:00	11-Jul-2025	18:00	Non auto mode of 400KV JAIPUR(S)-AGRA CKT-1	PLANNED	Approved	11-Jul-25	09:00	11-Jul-25	18:00	

363	RQ2252	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TEHRI(THDC)-KOTESHWAR(PG) (PG) CKT-2		D	TESTING OF R PHASE CVT IN VIEW OF HIGH VOLTAGE DRIFT	11-Jul-2025	09:00	11-Jul-2025	18:00		PLANNED	Approved	11-Jul-25	09:00	11-Jul-25	18:00	
364	RQ2252	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-RATANGARH (RS) CKT-1		D	Stringing work of under construction 765 kV D/C Bhadla-II Siakr-II 2nd line	11-Jul-2025	08:00	20-Jul-2025	19:00	Non-auto mode of charged line for hotline stringing work	PLANNED	Approved	11-Jul-25	08:00	20-Jul-25	19:00	
365	RQ2252	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-2		D	S/D Nature Defect Reactification work	11-Jul-2025	08:00	11-Jul-2025	18:00	S/D Nature Defect Reactification work	PLANNED	Approved	11-Jul-25	08:00	11-Jul-25	18:00	
366	RQ2252	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-2		D	For attending S/D nature defects	11-Jul-2025	08:00	11-Jul-2025	18:00	400 KV CHITTORGARH (RS)-CHITTORGARH (PG) (PG) CKT-1	PLANNED	Approved	11-Jul-25	08:00	11-Jul-25	18:00	
367	RQ2260	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-1		D	TLA INSTALLATON AT TOWER NO. 184, 189,199, 220 , TLA INSTALLATON AT TOWER 220 and Disc Insulator replacement at Loc No-52,64	10-Jul-2025	09:00	11-Jul-2025	18:00	Kindly approve.	PLANNED	Approved	10-Jul-25	09:00	11-Jul-25	18:00	May be given subject to real time grid conditions & NHPC consent/One circuit shutdown from both end at a time/
368	RQ2259	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-2		D	S/D REQUIRED FOR RECTIFICATION OF SD NATURE DEFECTS	10-Jul-2025	09:00	10-Jul-2025	18:00	Kindly approve.	PLANNED	Approved	10-Jul-25	09:00	10-Jul-25	18:00	
369	RQ2252	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-1		D	For attending S/D nature defects	10-Jul-2025	08:00	16-Jul-2025	18:00	400 KV CHITTORGARH (RS)-CHITTORGARH (PG) (PG) CKT-2	PLANNED	Approved	10-Jul-25	08:00	16-Jul-25	18:00	
370	RQ2252	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1		D	S/D Nature Defect Reactification work	10-Jul-2025	08:00	10-Jul-2025	18:00	S/D Nature Defect Reactification work	PLANNED	Approved	10-Jul-25	08:00	10-Jul-25	18:00	
371	RQ2251	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-3		D	For attending S/D nature defects & Relay testing work	10-Jul-2025	08:00	10-Jul-2025	18:00	Non Auto of 400KV KANPUR-BALLABHGARH CKT -2	PLANNED	Approved	10-Jul-25	08:00	10-Jul-25	18:00	
372	RQ2253	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-1		C	for CVT replacement	09-Jul-2025	08:00	10-Jul-2025	18:00	for CVT replacement	PLANNED	Approved	09-Jul-25	08:00	10-Jul-25	18:00	
373	RQ2251	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-2		D	For attending S/D nature defects	09-Jul-2025	08:00	09-Jul-2025	18:00	Non Auto of 400KV KANPUR-BALLABHGARH CKT - 3	PLANNED	Approved	09-Jul-25	08:00	09-Jul-25	18:00	

374	RQ2252	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-ZERDA (PG) CKT-1		D	Testing of newly commissioned equipment 401B bypass bay before one year completion of charging for this purpose Outage of 400KV Zerda-Kankroli ckt#2 bypassed at Bhinmal is required for outage of 401B bay at Bhinmal SS.	08-Jul-2025	09:00	08-Jul-2025	18:00	Testing of newly commissioned equipment 401B bypass bay before one year completion of charging for this purpose Outage of 400KV Zerda-Kankroli ckt#2 bypassed at Bhinmal is required for outage of 401B bay at Bhinmal SS.	PLANNED	Approved	08-Jul-25	15:00	08-Jul-25	23:00	ATC reduction by 2100MW in NR export, subjected to WRPC approval. To be availed on daily basis from 15:00 hrs
375	RQ2252	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-KANKROLI (PG) CKT-1		D	Testing of newly commissioned equipment 401B bypass bay before one year completion of charging for this purpose Outage of 400KV Zerda-Kankroli ckt#2 bypassed at Bhinmal is required for outage of 401B bay at Bhinmal SS.	08-Jul-2025	09:00	08-Jul-2025	18:00	Testing of newly commissioned equipment 401B bypass bay before one year completion of charging for this purpose Outage of 400KV Zerda-Kankroli ckt#2 bypassed at Bhinmal is required for outage of 401B bay at Bhinmal SS.	PLANNED	Approved	08-Jul-25	09:00	08-Jul-25	18:00	Duplicate entry
376	RQ2253	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-2		D	For Bus Bar Relay Testing and LBB Testing Works	08-Jul-2025	09:00	08-Jul-2025	20:00	G174	PLANNED	Approved	08-Jul-25	09:00	08-Jul-25	20:00	
377	RQ2252	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-KOTPUTLI (PG) CKT-1		D	S/D Nature Defect Rectification work by Bassi & For Relay Testing and CoE Audit Compliance at Kotputli Substation	08-Jul-2025	08:00	08-Jul-2025	18:00	S/D Nature Defect Rectification work	PLANNED	Approved	08-Jul-25	08:00	08-Jul-25	18:00	
378	RQ2251	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-KANKROLI(PG) (PG) CKT-1		D	For attending S/D nature defects by Kankroli & Chittorgarh	08-Jul-2025	08:00	08-Jul-2025	18:00	Non Auto of 400 KV RAPP-Kankroli CKT	PLANNED	Approved	08-Jul-25	08:00	08-Jul-25	18:00	
379	RQ2252	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1		D	Shutdown nature defects rectification	08-Jul-2025	08:00	09-Jul-2025	18:00	DEFECT RECTIFICATION WORK	PLANNED	Approved	08-Jul-25	08:00	09-Jul-25	18:00	
380	RQ2253	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-1		D	For Bus Bar Relay Testing and LBB Testing Works	07-Jul-2025	09:00	07-Jul-2025	20:00	G173	PLANNED	Approved	07-Jul-25	09:00	07-Jul-25	20:00	

381	RQ2251	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1		D	For attending S/D nature defects & Relay testing work	07-Jul-2025	08:00	07-Jul-2025	18:00		PLANNED	Approved	07-Jul-25	08:00	07-Jul-25	18:00	
382	RQ2251	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1		D	For attending S/D nature defects by Kankroli & Chittorgarh	07-Jul-2025	08:00	07-Jul-2025	18:00	Non Auto of 400 KV CHITTOR-KANKROLI(PG)	PLANNED	Approved	07-Jul-25	08:00	07-Jul-25	18:00	
383	RQ2253	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT(PG)-MUZAFFARNAGAR(UP) (PG) CKT-1		D	For rectification of Shutdown Defects	07-Jul-2025	08:00	08-Jul-2025	18:00	For rectification of Shutdown Defects	PLANNED	Approved	07-Jul-25	08:00	08-Jul-25	18:00	
384	RQ2253	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-BHIWADI (PG) CKT-1		D	For Bus Bar Relay Testing and LBB Testing Works	06-Jul-2025	09:00	06-Jul-2025	20:00	G172	PLANNED	Approved	06-Jul-25	09:00	06-Jul-25	20:00	
385	RQ2253	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1		D	For Relay Testing and CoE Audit Compliance at Kotputli Substation & For Bus Bar Relay Testing and LBB Testing Works by Bhiwadi	05-Jul-2025	09:00	05-Jul-2025	20:00	For Relay Testing and CoE Audit Compliance at Kotputli Substation	PLANNED	Approved	05-Jul-25	09:00	05-Jul-25	20:00	
386	RQ2253	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-GURGAON (PG) CKT-1		D	For Bus Bar Relay Testing and LBB Testing Works	05-Jul-2025	09:00	05-Jul-2025	20:00	G171	PLANNED	Approved	05-Jul-25	09:00	05-Jul-25	20:00	
387	RQ2252	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-DEEDWANA(MTS) (RS) CKT-1		D	Stringing work of under construction 765 kV D/C Bhadla-II Siakr-II 2nd line	05-Jul-2025	08:00	15-Jul-2025	19:00	Non-auto mode of charged line for hotline stringing work	PLANNED	Approved	05-Jul-25	08:00	15-Jul-25	19:00	
388	RQ2251	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-JIND (PG) CKT-1		D	RECTIFICATION OF SHUT DOWN DEFECTS	05-Jul-2025	08:00	05-Jul-2025	18:00		PLANNED	Approved	05-Jul-25	08:00	05-Jul-25	18:00	
389	RQ2252	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT_P MSTL - SIMBHOLI_P MSTL (UP) CKT-2		D	Line Bay AMP	05-Jul-2025	08:00	05-Jul-2025	18:00		PLANNED	Approved	05-Jul-25	08:00	05-Jul-25	18:00	
390	RQ2260	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-FATEHABAD (PG) CKT-1		D	S/D REQUIRED FOR RECTIFICATION OF SD NATURE DEFECTS	04-Jul-2025	09:00	04-Jul-2025	18:00	Kindly approve.	PLANNED	Approved	04-Jul-25	09:00	04-Jul-25	18:00	
391	RQ2251	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-2		D	RECTIFICATION OF SHUT DOWN DEFECTS	04-Jul-2025	08:00	04-Jul-2025	18:00		PLANNED	Approved	04-Jul-25	08:00	04-Jul-25	18:00	
392	RQ2251	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-JIND (PG) CKT-2		D	RECTIFICATION OF SHUT DOWN DEFECTS	04-Jul-2025	08:00	04-Jul-2025	18:00		PLANNED	Approved	04-Jul-25	08:00	04-Jul-25	18:00	
393	RQ2251	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-2		C	Destrining and stringing of twin moose conductor between location no 491-492 (Conductor replacement work)	04-Jul-2025	08:00	06-Jul-2025	18:00	Non Auto of 400 KV Kankroli-Zerda CKT 1, Most Urgent	PLANNED	Approved	04-Jul-25	15:00	06-Jul-25	23:00	ATC Curtailment of 2100 MW in NR Export. To be availed on Daily basis from 15:00 hrs.
394	RQ2251	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-3		D	RECTIFICATION OF SHUT DOWN DEFECTS	04-Jul-2025	08:00	04-Jul-2025	18:00		PLANNED	Approved	04-Jul-25	08:00	04-Jul-25	18:00	

395	RQ2258	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-SAMBA(PG) (NRSS XXIX) CKT-2		D	AMP Work	03-Jul-2025	10:00	03-Jul-2025	18:00	Kindly approve.	PLANNED	Approved	03-Jul-25	10:00	03-Jul-25	18:00	
396	RQ2260	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3		C	S/D required to provide safety clearance for installation of spacers and aviation globules in newly strung section of 400KV Dulhasti kishenpur -II which crossing Kishenpur Wanpoh 3 & 4 at 9/0 to 10/0. 400KV Dulhasti Kishenpur -II is a Double circuit Line but stringing is done on one circuit only. Award has been placed for stringing on Circuit 2. under evacuation of	03-Jul-2025	09:00	05-Jul-2025	18:00	Under construction head. Kindly approve.	PLANNED	Rejected					May be allowed on daily basis subject to real time grid condition/Max two lines shutdown at a time from Wanpoh end/ Jk consent required for load management during shutdown
397	RQ2260	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4		C	S/D required to provide safety clearance for installation of spacers and aviation globules in newly strung section of 400KV Dulhasti kishenpur -II which crossing Kishenpur Wanpoh 3 & 4 at 9/0 to 10/0. 400KV Dulhasti Kishenpur -II is a Double circuit Line but stringing is done on one circuit only. Award has been placed for stringing on Circuit 2. under evacuation of	03-Jul-2025	09:00	05-Jul-2025	18:00	Under construction head. Kindly approve.	PLANNED	Rejected					May be allowed on daily basis subject to real time grid condition/Max two lines shutdown at a time from Wanpoh end/ Jk consent required for load management during shutdown
398	RQ2251	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA(UPC)-NAWADA(HV) (PG) CKT-1		D	For attending S/D nature defects	03-Jul-2025	08:00	03-Jul-2025	18:00	Non Auto of 400kv Dadri-Ballabagarh Line required during Shut down period	PLANNED	Approved	03-Jul-25	08:00	03-Jul-25	18:00	

399	RQ2252	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-KOTA (PG) CKT-1		D	Shutdown nature defects rectification & Line Bay AMP work	03-Jul-2025	08:00	04-Jul-2025	18:00	DEFECT RECTIFICATION WORK	PLANNED	Approved	03-Jul-25	08:00	04-Jul-25	18:00	
400	RQ2252	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT_P MSTL - SIMBHOLI_P MSTL (UP) CKT-1		D	Line Bay AMP	03-Jul-2025	08:00	03-Jul-2025	18:00		PLANNED	Approved	03-Jul-25	08:00	03-Jul-25	18:00	
401	RQ2258	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-SAMBA(PG) (NRSS XXIX) CKT-1		D	AMP Work	02-Jul-2025	10:00	02-Jul-2025	18:00	Kindly approve.	PLANNED	Approved	02-Jul-25	10:00	02-Jul-25	18:00	
402	RQ2259	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1		C	To facilitate the Tower Erection and Stringing work of "Route Diversion work at Loc no 39 of 400kV Banala - Amritsar - Hamirpur TL"	02-Jul-2025	09:00	21-Jul-2025	18:00	Under Construction Head. Kindly approve.	PLANNED	Rejected					May be rejected and planned during lean hydro period and may be reviewed after commissioning of Nallagarh ICT /May be availed by applying in D-5.
403	RQ2259	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAMIRPUR-PARBATI POOLING BANALA (PG) CKT-1		C	To facilitate the Tower Erection and Stringing work of "Route Diversion work at Loc no 39 of 400kV Banala - Amritsar - Hamirpur TL"	02-Jul-2025	09:00	21-Jul-2025	18:00	Under Construction Head. Kindly approve.	PLANNED	Rejected					May be rejected and planned during lean hydro period and may be reviewed after commissioning of Nallagarh ICT /May be availed by applying in D-5.
404	RQ2253	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-RISHIKESH(UK) (PG) CKT-1		D	relay retrofiment work	02-Jul-2025	09:00	02-Jul-2025	18:00		PLANNED	Approved	02-Jul-25	09:00	02-Jul-25	18:00	
405	RQ2252	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1		D	Installation of Bird diverters	01-Jul-2025	16:00	15-Jul-2025	22:00	A/R of charged circuit is required to be on non auto mode	PLANNED	Approved	01-Jul-25	16:00	15-Jul-25	22:00	
406	RQ2252	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-1		D	Installation of Bird diverters	01-Jul-2025	16:00	15-Jul-2025	22:00	A/R of charged circuit is required to be on non auto mode	PLANNED	Approved	01-Jul-25	16:00	15-Jul-25	22:00	
407	RQ2252	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1		D	non-auto mode for tower tightening, E/W related defects & missing tower member fixing above waist leve	01-Jul-2025	09:00	15-Jul-2025	18:00		PLANNED	Approved	01-Jul-25	09:00	15-Jul-25	18:00	
408	RQ2259	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_2(NH)-URI_1(NH) (PG) CKT-1		D	Repair of conductor in different spanc damaged due to Cross border shelling	01-Jul-2025	09:00	04-Jul-2025	18:00	Kindly approve.	PLANNED	Approved	01-Jul-25	09:00	04-Jul-25	18:00	

409	RQ2253	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-1		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	01-Jul-2025	09:00	03-Jul-2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Approved	01-Jul-25	09:00	03-Jul-25	18:00	
410	RQ2252	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2		D	non-auto mode for tower tightening, E/W related defects & missing tower member fixing above waist leve	01-Jul-2025	09:00	15-Jul-2025	18:00		PLANNED	Approved	01-Jul-25	09:00	15-Jul-25	18:00	
411	RQ2253	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-2		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	01-Jul-2025	09:00	03-Jul-2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Approved	01-Jul-25	09:00	03-Jul-25	18:00	
412	RQ2253	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-MUZAFFARNAGAR(UP) (PTCUL) CKT-1		D	relay retrofitment work	01-Jul-2025	09:00	01-Jul-2025	18:00		PLANNED	Approved	01-Jul-25	09:00	01-Jul-25	18:00	
413	RQ2251	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1		C	Destringing and stringing of twin moose conductor between location no 491-492 (Conductor replacement work)	01-Jul-2025	08:00	03-Jul-2025	18:00	Non Auto of 400 KV Kankroli-Zerda CKT 2 (Bhinmal Kankroli line) , Most Urgent	PLANNED	Approved	01-Jul-25	15:00	03-Jul-25	23:00	ATC reduction by 2100MW in NR export, subjected to WRPC approval. To be availed on daily basis from 15:00 hrs
414	RQ2251	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-HISSAR(PG) (PG) CKT-1		C	FOR RETROFITMENT OF MAIN & LINE BAY ISOLATOR AT BHIWANI(BBMB) SS END IN ADD CAP 19-24 BLOCK	01-Jul-2025	08:00	09-Jul-2025	18:00		PLANNED	Rejected					May be rejected and planned after 15th September,2025 due to high demand period of Northern region./BBMB denied consent.
415	RQ2260	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2		C	SD required for stringing of balance portion of the 2nd ckt of 400KV D/C Dulhasti Kishenpur -II.	01-Jul-2025	08:00	31-Jul-2025	18:00	Under construction head.Kindly approve.	PLANNED	Rejected					May be given subject to real time grid conditions & NHPC consent/One circuit shutdown from both end at a time/Deferred till Sept.

416	RQ2260	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2		D	AR in Non auto mode required for stringing of balance portion of the 2nd ckt of 400KV D/C Dulhasti Kishenpur -II.	01-Jul-2025	08:00	31-Jul-2025	18:00	Under construction head.Kindly approve.	PLANNED	Approved	01-Jul-25	08:00	31-Jul-25	18:00	May be given subject to real time grid conditions & NHPC consent
417	RQ2260	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH-WAGOORA (PG) CKT-1		D	S/D required for removal of avaition globules for OPGW Works	01-Jul-2025	08:00	05-Jul-2025	18:00	Under construction head.Kindly approve.	PLANNED	Approved	01-Jul-25	08:00	05-Jul-25	18:00	Utility may check the shutdown dates/one ckt shutdown may be allowed at a time from both ends/One ckt. s/d at a time.
418	RQ2260	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1		D	S/D required for removal of avaition globules for OPGW Works	01-Jul-2025	08:00	05-Jul-2025	18:00	Under construction head.Kindly approve.	PLANNED	Approved	01-Jul-25	08:00	05-Jul-25	18:00	Utility may check the shutdown dates/One ckt s/d at a time.
419	RQ2251	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1		D	For Relay Testing by Hisar & For Bus Bar Relay Testing and LBB Testing Works by Bhiwadi	01-Jul-2025	08:00	01-Jul-2025	18:00		PLANNED	Approved	01-Jul-25	08:00	01-Jul-25	18:00	
420	RQ2251	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-2		D	For attending S/D nature defects	01-Jul-2025	08:00	20-Jul-2025	20:00	Non Auto of 400 KV Kankroli-Zerda CKT 1	PLANNED	Approved	01-Jul-25	15:00	20-Jul-25	23:00	ATC reduction by 2100MW in NR export, subjected to WRPC approval.
421	RQ2253	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-1		D	Rectification of S/D nature defects	01-Jul-2025	08:00	01-Jul-2025	18:00	with non-auto of 400 KV Dadri-Mandola line-2(parallel ckt)	PLANNED	Approved	01-Jul-25	08:00	01-Jul-25	18:00	
422	RQ2260	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-2		D	S/D required for removal of avaition globules for OPGW Works	01-Jul-2025	08:00	05-Jul-2025	18:00	Under construction head.Kindly approve.	PLANNED	Approved	06-Jul-25	08:00	10-Jul-25	18:00	Utility may check the shutdown dates/One ckt. s/d at a time.
423	RQ2252	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1		D	Polymer insulator replacement work	01-Jul-2025	08:00	10-Jul-2025	18:00	Non auto mode for 400 kv RAPPC- Chittorgarh, MOST URGENT	PLANNED	Approved	01-Jul-25	08:00	10-Jul-25	18:00	
424	RQ2260	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH-WAGOORA (PG) CKT-2		D	S/D required for removal of avaition globules for OPGW Works	01-Jul-2025	08:00	05-Jul-2025	18:00	Under construction head.Kindly approve.	PLANNED	Approved	06-Jul-25	08:00	10-Jul-25	18:00	Utility may check the shutdown dates/one ckt shutdown may be allowed at a time from both ends/One ckt. s/d at a time.
425	RQ2252	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-MERTA (RS) CKT-1		D	Stringing work of under construction 765 kv D/C Bhadla-II Siakr-II 2nd line	01-Jul-2025	08:00	10-Jul-2025	19:00	Non-auto mode of charged line for hotline stringing work	PLANNED	Approved	01-Jul-25	08:00	10-Jul-25	19:00	
426	RQ2260	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH-WAGOORA (PG) CKT-1		D	NON - AUTO MODE required for OPGW installation works under ULDC scheme-	01-Jul-2025	07:00	30-Jul-2025	18:00	Under construction head.Kindly approve.	PLANNED	Approved	01-Jul-25	07:00	30-Jul-25	18:00	

427	RQ2260	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1		D	NON - AUTO MODE required for OPGW installation works under ULDC scheme-	01-Jul-2025	07:00	30-Jul-2025	18:00	Under construction head.Kindly approve.	PLANNED	Approved	01-Jul-25	07:00	30-Jul-25	18:00	
428	RQ2253	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-2		C	For Erection of Underline Tower and Tapping of LILO of 400KV Agra-Jaipur(South) TL at dausa	01-Jul-2025	07:00	08-Jul-2025	20:00	For Erection of Underline Tower and Tapping of LILO of 400KV Agra-Jaipur(South) TL at dausa	PLANNED	Rejected					Utility may apply the shutdown in D-5 basis for approval preferably in mid July. Shutdown may be allowed subject to real time grid condition.
429	RQ2260	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-NAKODAR(PSG) (PG) CKT-1		D	NON - AUTO MODE required for OPGW installation works under ULDC scheme-	01-Jul-2025	07:00	30-Jul-2025	18:00	Under construction head.Kindly approve.	PLANNED	Approved	01-Jul-25	07:00	30-Jul-25	18:00	
430	RQ2260	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-2		D	NON - AUTO MODE required for OPGW installation works under ULDC scheme-	01-Jul-2025	07:00	30-Jul-2025	18:00	Under construction head.Kindly approve.	PLANNED	Approved	01-Jul-25	07:00	30-Jul-25	18:00	
431	RQ2260	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-DHANANSU(PG) (PG) CKT-1		D	NON - AUTO MODE required for OPGW installation works under ULDC scheme-	01-Jul-2025	07:00	30-Jul-2025	18:00	Under construction head.Kindly approve.	PLANNED	Approved	01-Jul-25	07:00	30-Jul-25	18:00	
432	RQ2260	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH-WAGOORA (PG) CKT-2		D	NON - AUTO MODE required for OPGW installation works under ULDC scheme-	01-Jul-2025	07:00	30-Jul-2025	18:00	Under construction head.Kindly approve.	PLANNED	Approved	01-Jul-25	07:00	30-Jul-25	18:00	
433	RQ2253	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-1		C	For Erection of Underline Tower and Tapping of LILO of 400KV Agra-Jaipur(South) TL at dausa	01-Jul-2025	07:00	08-Jul-2025	20:00	For Erection of Underline Tower and Tapping of LILO of 400KV Agra-Jaipur(South) TL at dausa	PLANNED	Rejected					Utility may apply the shutdown in D-5 basis for approval preferably in mid July. Shutdown may be allowed subject to real time grid condition.
434	RQ2256	OCC_232	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-BASTI(UP) (PG) CKT-2	POWER GRID,UP PTCL	D	Planned outage for PLC of 765 kV S/C (Quad moose) Tanda-Gonda T/L of SEUPPTCL	25-Jul-2025	08:00	26-Jul-2025	18:00		PLANNED	Rejected					Utility may clarify the reason /May be allowed on weekend (06:00-16:00Hrs)/ Subject to real time grid condition & PG consent / load to be managed by UP
435	RQ2251	OCC_232	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-GR.NOIDA(UPC) (PG) CKT-1	POWER GRID,UP PTCL	C	Tightening work will be done at Tower no 3	20-Jul-2025	07:00	20-Jul-2025	13:00		PLANNED	Approved	20-Jul-25	07:00	20-Jul-25	13:00	
436	RQ2258	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-2	POWER GRID,UP PTCL	D	FOR ATTENDING SHUTDOWN NATURE DEFECTS	19-Jul-2025	09:00	19-Jul-2025	18:00		PLANNED	Approved	19-Jul-25	09:00	19-Jul-25	18:00	

437	RQ2260	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-BASTI(UP) (PG) CKT-2	POWER GRID,UP PTCL	C	400KV Bus Bar relay retro-fittment work	18-Jul-2025	09:00	19-Jul-2025	18:00		PLANNED	Approved	18-Jul-25	09:00	19-Jul-25	18:00	
438	RQ2256	OCC_232	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-2	POWER GRID,UP PTCL	D	Planned outage for PLC of 765 kV S/C (Quad moose) Tanda-Gonda T/L of SEUPPTCL	18-Jul-2025	08:00	19-Jul-2025	18:00		PLANNED	Rejected					Utility may clarify the reason /May be allowed on weekend (06:00-16:00Hrs)/ Subject to real time grid condition & PG consent / load to be managed by UP
439	RQ2259	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(UP)-AGRA FATEHBAD(UP) (PG) CKT-2	POWER GRID,UP PTCL	D	C& Tan delta measurement of Line CT, IR measurement line surge arrester, preventive maintenance CVT, isolator, web trap etc.	04-Jul-2025	08:00	04-Jul-2025	18:00		PLANNED	Approved	04-Jul-25	08:00	04-Jul-25	18:00	
440	RQ2259	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)-AGRA FATEHBAD(UP) (PG) CKT-1	POWER GRID,UP PTCL	D	AMP WORK: C& Tan delta measurement of Line CT, IR measurement of Line surge arrester, timing, CRM, DCRM 7 C& Tan delta measurement of GC of CB and preventive maintenance as per format.	03-Jul-2025	08:00	03-Jul-2025	18:00		PLANNED	Approved	03-Jul-25	08:00	03-Jul-25	18:00	
441	RQ2258	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-2	POWER GRID,UP PTCL	D	NON AUTO MODE for PID	02-Jul-2025	09:00	02-Jul-2025	18:00		PLANNED	Approved	02-Jul-25	09:00	02-Jul-25	18:00	
442	RQ2259	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY(PG)-RAMPUR_PRSTL (UP) (PG)	POWER GRID,UP PTCL	D	AMP OF LINE BAY EQUIPMENTS	01-Jul-2025	10:00	01-Jul-2025	15:00		PLANNED	Approved	01-Jul-25	10:00	01-Jul-25	15:00	
443	RQ2261	OCC_232	sidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KOTA(PG) (RS) CKT-1	RRVPNL	D	Quarterly Maintenance work(Shutdown required in day hours from 10:00 Hrs. to 18:00 Hrs. for proper alignment setting of bay Isolators.)	22-Jul-2025	10:00	22-Jul-2025	18:00		PLANNED	Approved	22-Jul-25	10:00	22-Jul-25	18:00	
444	RQ2261	OCC_232	sidcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-CHHABRA (RS) CKT-1	RRVPNL	D	Quarterly Maintenance work(Shutdown required in day hours from 10:00 Hrs. to 18:00 Hrs. for proper alignment setting of bay Isolators.)	21-Jul-2025	10:00	21-Jul-2025	18:00		PLANNED	Approved	21-Jul-25	10:00	21-Jul-25	18:00	

445	RQ2261	OCC_232	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-2	RRVPNL	D	Replacement work of burnt and damaged isolators	21-Jul-2025	08:00	22-Jul-2025	18:00		PLANNED	Approved	21-Jul-25	08:00	22-Jul-25	18:00	
446	RQ2261	OCC_232	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-1	RRVPNL	D	Replacement work of burnt and damaged isolators	18-Jul-2025	08:00	19-Jul-2025	18:00		PLANNED	Approved	18-Jul-25	08:00	19-Jul-25	18:00	
447	RQ2261	OCC_232	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2	RRVPNL	D	Quarterly Maintenance work	18-Jul-2025	08:00	18-Jul-2025	18:00		PLANNED	Approved	18-Jul-25	08:00	18-Jul-25	18:00	
448	RQ2261	OCC_232	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	D	Annual maintenance and testing of Line equipments (CVT, CT and Line isolators)	17-Jul-2025	08:00	17-Jul-2025	18:00		PLANNED	Approved	17-Jul-25	08:00	17-Jul-25	18:00	
449	RQ2261	OCC_232	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	D	Quarterly Maintenance work	17-Jul-2025	08:00	17-Jul-2025	18:00		PLANNED	Approved	17-Jul-25	08:00	17-Jul-25	18:00	
450	RQ2261	OCC_232	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-2	RRVPNL	D	Quarterly Maintenance alongwith LINE REACTOR OF 400 KV RAJWEST BAY INSTALLED AT 400 KV GSS RVPN JODHPUR	15-Jul-2025	08:00	15-Jul-2025	18:00		PLANNED	Approved	15-Jul-25	08:00	15-Jul-25	18:00	
451	RQ2261	OCC_232	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-CHHABRA SCTPS (RS) CKT-2	RRVPNL	D	Quarterly Maintenance work	15-Jul-2025	08:00	15-Jul-2025	18:00		PLANNED	Approved	15-Jul-25	08:00	15-Jul-25	18:00	
452	RQ2261	OCC_232	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-CHHABRA SCTPS (RS) CKT-1	RRVPNL	D	Quarterly Maintenance work	14-Jul-2025	08:00	14-Jul-2025	18:00		PLANNED	Approved	14-Jul-25	08:00	14-Jul-25	18:00	
453	RQ2261	OCC_232	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-DEEDWANA(MTS) (RS) CKT-1	RRVPNL	D	SD Defects Rectification & Hardware Correction & Tightening Work (Opportunity Shutdown at Ajmer end on 11.07.25))	11-Jul-2025	16:00	12-Jul-2025	23:59		PLANNED	Approved	11-Jul-25	16:00	12-Jul-25	23:59	
454	RQ2261	OCC_232	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-1	RRVPNL	D	Quarterly Maintenance	11-Jul-2025	08:00	11-Jul-2025	18:00		PLANNED	Approved	11-Jul-25	08:00	11-Jul-25	18:00	
455	RQ2261	OCC_232	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-KALISINDH (RS) CKT-1	RRVPNL	D	Quarterly Maintenance work	11-Jul-2025	08:00	11-Jul-2025	18:00		PLANNED	Approved	11-Jul-25	08:00	11-Jul-25	18:00	
456	RQ2261	OCC_232	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-JODHPUR (RS) CKT-1	RRVPNL	D	Quarterly Maintenance alongwith LINE REACTOR OF 400 KV RAJWEST BAY INSTALLED AT 400 KV GSS RVPN JODHPUR	10-Jul-2025	08:00	10-Jul-2025	18:00		PLANNED	Approved	10-Jul-25	08:00	10-Jul-25	18:00	

457	RQ2261	OCC_232	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-AJMER (RS) CKT-1	RRVPNL	D	Half Yearly maintenance work of associated equipments of 400 kV Ajmer-Phagi-I Line & Main Bay (407) to be carried out by M/s Kay Cee Energy Infra Ltd, Kota	09-Jul-2025	08:00	09-Jul-2025	18:00		PLANNED	Approved	09-Jul-25	08:00	09-Jul-25	18:00	
458	RQ2261	OCC_232	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-JODHPUR (RS) CKT-1	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	08-Jul-2025	16:00	08-Jul-2025	23:00		PLANNED	Approved	08-Jul-25	16:00	08-Jul-25	23:00	
459	RQ2261	OCC_232	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-DEEDWANA(MTS) (RS) CKT-1	RRVPNL	D	SD Defects Rectification & Hardware Correction & Tightening Work	08-Jul-2025	16:00	09-Jul-2025	23:59		PLANNED	Approved	08-Jul-25	16:00	09-Jul-25	23:59	
460	RQ2261	OCC_232	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER-BHILWARA (RS) CKT-1	RRVPNL	D	Half Yearly maintenance work of associated equipments of 400 kV Ajmer-Bhilwara-I Line & Main Bay (401) to be carried out by M/s Kay Cee Energy Infra Ltd, Kota	07-Jul-2025	08:00	07-Jul-2025	18:00		PLANNED	Approved	07-Jul-25	08:00	07-Jul-25	18:00	
461	RQ2261	OCC_232	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-JODHPUR (RS) CKT-1	RRVPNL	D	Quarterly Maintenance alongwith LINE REACTOR OF 400 KV RAJWEST BAY INSTALLED AT 400 KV GSS RVPN JODHPUR	07-Jul-2025	08:00	07-Jul-2025	18:00		PLANNED	Approved	07-Jul-25	08:00	07-Jul-25	18:00	
462	RQ2262	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-MERTA (RS) CKT-1	RRVPNL	D	Construction work of 765 KV D/C BHADLA III - SIKAR II TL	03-Jul-2025	08:00	04-Jul-2025	18:00		PLANNED	Approved	03-Jul-25	08:00	04-Jul-25	18:00	
463	RQ2259	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT-2	POWER LINK, POWERGRIDD	D	AMP OF LINE BAY EQUIPMENTS	21-Jul-2025	10:00	21-Jul-2025	15:00		PLANNED	Approved	21-Jul-25	10:00	21-Jul-25	15:00	
464	RQ2258	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY(UP)-BAREILLY(PG) (PG) CKT-2	POWER LINK, POWERGRIDD	D	LBB RELAY REPLACEMENT WORK WITH NUMERICAL RELAY AT BAREILLY UPPCL SUSTATION (M/S GE AWARDED SAID LOA) AND LINE BAY AMP AT BOTH ENDS	14-Jul-2025	09:00	14-Jul-2025	18:00		PLANNED	Approved	14-Jul-25	09:00	14-Jul-25	18:00	

465	RQ2258	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY(UP)-BAREILLY(PG) (PG) CKT-1	POWER LINK,PO WERGRI D	D	LBB RELAY REPLACEMNT WORK WITH NUMERICAL RELAY AT BAREILLY UPPCL SUSTATION (M/S GE AWARDED SAID LOA)	10-Jul-2025	09:00	10-Jul-2025	18:00		PLANNED	Approved	10-Jul-25	09:00	10-Jul-25	18:00	
466	RQ2259	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT-1	POWER LINK,PO WERGRI D	D	LINE BAY EQUIPMENTS AMP	03-Jul-2025	10:00	03-Jul-2025	15:00		PLANNED	Approved	03-Jul-25	10:00	03-Jul-25	15:00	
467	RQ2253	OCC_232	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHINDERGARH(APL)- DHANODA(HV) (ATIL) CKT-1	ATIL	C	For replacing the switchgears of Line and tie bays both (i.e Bay no. 417 and 418).	21-Jul-2025	09:00	13-Aug-2025	18:00	Shutdown is also required on 400kV Dhanonda - Neemrana Ckt-2 along with this ckt because both Ckts are energized through Tie bay only.	PLANNED	Rejected					Utility may apply the shutdown in D-5 basis for approval. Shutdown may be allowed subject to real time grid condition.
468	RQ2253	OCC_232	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)- DHANODA(HV) (HVPNL) CKT-2	HVPNL	D	To attend the drone survey observation	18-Jul-2025	10:00	18-Jul-2025	20:00		PLANNED	Approved	18-Jul-25	10:00	18-Jul-25	20:00	
469	RQ2259	OCC_232	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NUHIAWALI(HV)- FATEHABAD(PG) (HV) CKT-1	HVPNL	D	Pre monsoon mtc of line	11-Jul-2025	09:00	11-Jul-2025	17:00		PLANNED	Approved	11-Jul-25	09:00	11-Jul-25	17:00	
470	RQ2253	OCC_232	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA- DAULATABAD (HV) CKT-2	HVPNL	D	To attend the drone survey observations and repairing of worn-out conductor	10-Jul-2025	09:30	10-Jul-2025	17:00		PLANNED	Approved	10-Jul-25	09:30	10-Jul-25	17:00	
471	RQ2253	OCC_232	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)- DHANODA(HV) (HVPNL) CKT-1	HVPNL	D	To attend the drone survey observation	09-Jul-2025	10:00	09-Jul-2025	18:00		PLANNED	Approved	09-Jul-25	10:00	09-Jul-25	18:00	
472	RQ2258	OCC_232	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)- NUHIAWALI(HV) (HV) CKT-1	HVPNL	D	Pre monsoon mtc of line	08-Jul-2025	09:00	08-Jul-2025	17:00		PLANNED	Approved	08-Jul-25	09:00	08-Jul-25	17:00	
473	RQ2253	OCC_232	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA- DAULATABAD (HV) CKT-2	HVPNL	D	To attend the drone survey observations and repairing of worn-out conductor	08-Jul-2025	08:00	08-Jul-2025	18:00		PLANNED	Approved	08-Jul-25	08:00	08-Jul-25	18:00	
474	RQ2259	OCC_232	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)- DAULATABAD(HV) (HV) CKT-2	HVPNL	D	For Replacement & Testing of PLCC Panels at Jharli End on daily basis.	03-Jul-2025	09:00	04-Jul-2025	17:00		PLANNED	Approved	03-Jul-25	09:00	04-Jul-25	17:00	
475	RQ2253	OCC_232	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA- DAULATABAD (HV) CKT-1	HVPNL	D	To attend the drone survey observations and repairing of worn-out conductor	03-Jul-2025	08:00	03-Jul-2025	18:00		PLANNED	Approved	03-Jul-25	08:00	03-Jul-25	18:00	

476	RQ2259	OCC_232	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-1	HVPNL	D	For Replacement & Testing of PLCC Panels at Jharli End on daily basis.	01-Jul-2025	09:00	02-Jul-2025	17:00		PLANNED	Approved	01-Jul-25	09:00	02-Jul-25	17:00	
477	RQ2259	OCC_232	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-1	HVPNL	D	PM & Testing of switchyard bay equipment.	01-Jul-2025	09:00	01-Jul-2025	18:00		PLANNED	Approved	01-Jul-25	09:00	01-Jul-25	18:00	
478	RQ2251	OCC_232	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV REWA ROAD-PANKI (UP) CKT-1	UPPTCL	C	* SHUTDOWN OF 400KV PANKI REWA ROAD LINE FOR ERRECTION OF 63MVAR LINE REACTOR BUSHING,TESTING AND REJUMPERING (LINE SHUTDOWN	17-Jul-2025	10:00	31-Jul-2025	17:00		PLANNED	Approved	17-Jul-25	10:00	31-Jul-25	17:00	
479	RQ2251	OCC_232	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-SULTANPUR(UP) CKT-1	UPPTCL	C	Preventive Maintenance of Bay at 400KV S/S Sultanpur	15-Jul-2025	10:00	15-Jul-2025	16:00		PLANNED	Approved	15-Jul-25	10:00	15-Jul-25	16:00	
480	RQ2251	OCC_232	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_B-SULTANPUR (UP) CKT-1	UPPTCL	C	Preventive Maintenance of Bay at 400KV S/S Sultanpur	14-Jul-2025	10:00	14-Jul-2025	16:00		PLANNED	Approved	14-Jul-25	10:00	14-Jul-25	16:00	
481	RQ2255	OCC_232	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FIROZABAD(PJFTL)-JAWAHARPUR_TPS(UP) (UP) CKT-2	UPPTCL	D	For Annual Maintenance work of line	12-Jul-2025	09:00	12-Jul-2025	18:00	AMP of line and bay equipments	PLANNED	Approved	12-Jul-25	09:00	12-Jul-25	18:00	
482	RQ2255	OCC_232	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FIROZABAD(PJFTL)-JAWAHARPUR_TPS(UP) (UP) CKT-2	UPPTCL	D	For Annual Maintenance work of line	12-Jul-2025	09:00	12-Jul-2025	18:00	AMP of line and bay equipments	PLANNED	Approved	12-Jul-25	09:00	12-Jul-25	18:00	
483	RQ2251	OCC_232	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI-PANKI TPS (UP) CKT-2	UPPTCL	C	* SHUTDOWN OF 400KV PANKI - PANKI TPS LINE-II FOR BAY MAINTENANCE	08-Jul-2025	10:00	08-Jul-2025	17:00		PLANNED	Approved	08-Jul-25	10:00	08-Jul-25	17:00	
484	RQ2250	OCC_232	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA_2(UPC)-GR.NOIDA(UPC) (UP) CKT-2	UPPTCL	C	* Stringing work for LILO at tower no 132 of mentioned Line	08-Jul-2025	07:00	09-Jul-2025	19:00		PLANNED	Rejected					Utility may clarify the S/S at with line will be liloed?
485	RQ2250	OCC_232	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-MATHURA (UP) CKT-1	UPPTCL	D	For Annual Relay Testing of 400kv Fatehabad-Mathura-I Line	07-Jul-2025	10:00	07-Jul-2025	14:00		PLANNED	Approved	07-Jul-25	10:00	07-Jul-25	14:00	
486	RQ2250	OCC_232	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AZAMGARH-GORAKHPUR (UP) CKT-1	UPPTCL	C	SHUT DOWN FOR REPLACEMENT OF 400 KV FEEDER CONTROL AND RELAY PANEL.	07-Jul-2025	09:00	10-Jul-2025	10:00		PLANNED	Approved	07-Jul-25	09:00	10-Jul-25	10:00	

487	RQ2251	OCC_232	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-BASTI(UP) (UP) CKT-2	UPPTCL	D	* Shutdown of 400KV Bast-Tanda Ckt-2 Line is required for inspection of metal clearance between jumper and tower structure a	07-Jul-2025	08:00	11-Jul-2025	16:00		PLANNED	Approved	07-Jul-25	08:00	11-Jul-25	16:00	
488	RQ2251	OCC_232	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI-PANKI TPS (UP) CKT-1	UPPTCL	C	* SHUTDOWN OF 400KV PANKI - PANKI TPS LINE-1 FOR PROTECTION TESTING AND BAY MAINTENANCE AND RECTIFYING CIRCUIT PROBLEM OF EVE	05-Jul-2025	10:00	07-Jul-2025	17:00		PLANNED	Approved	05-Jul-25	10:00	07-Jul-25	17:00	
489	RQ2253	OCC_232	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-SARNATH (UP) CKT-1	UPPTCL	C	Checking PLCC ckt and Auto reclose	04-Jul-2025	08:00	04-Jul-2025	18:00		PLANNED	Approved	04-Jul-25	08:00	04-Jul-25	18:00	
490	RQ2254	OCC_232	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-OBRA_B (UP) CKT-1	UPPTCL	C	Checking PLCC ckt and Auto reclose	03-Jul-2025	08:00	03-Jul-2025	18:00		PLANNED	Approved	03-Jul-25	08:00	03-Jul-25	18:00	
491	RQ2255	OCC_232	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-UNNAO (UP) CKT-1	UPPTCL	D	Preventive maintenance of 400 kV Unnao-Agra line	03-Jul-2025	08:00	07-Jul-2025	18:00		PLANNED	Approved	03-Jul-25	08:00	07-Jul-25	18:00	
492	RQ2251	OCC_232	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-MATHURA (UP) CKT-2	UPPTCL	C	* For Tower Shifting/Modification/Adding/Stringing Work Completion by National Highway Authority OF India.	02-Jul-2025	10:00	11-Jul-2025	18:00		PLANNED	Approved	02-Jul-25	10:00	11-Jul-25	18:00	
493	RQ2255	OCC_232	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-2	UPPTCL	C	For Preventive Maintenance works. No supply affected, maintained through 400KV Bareilly-Unnao Ckt-II	02-Jul-2025	08:00	02-Jul-2025	17:00		PLANNED	Approved	02-Jul-25	08:00	02-Jul-25	17:00	
494	RQ2253	OCC_232	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA_2(UPC)-GR.NOIDA(UPC) (UP) CKT-1	UPPTCL	D	Stringing activity between 1. AP 134 (Existing Line)-AP01 (LILO Line) 2.AP 133 (Existing Line)-AP02 (LILO line)	02-Jul-2025	07:00	03-Jul-2025	19:00		PLANNED	Approved	02-Jul-25	07:00	03-Jul-25	19:00	
495	RQ2253	OCC_232	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA_2(UPC)-GR.NOIDA(UPC) (UP) CKT-2	UPPTCL	D	Stringing activity between 1. AP 134 (Existing Line)-AP01 (LILO Line) 2.AP 133 (Existing Line)-AP02 (LILO line)	02-Jul-2025	07:00	03-Jul-2025	19:00		PLANNED	Approved	02-Jul-25	07:00	03-Jul-25	19:00	

496	RQ2251	OCC_232	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV REWA ROAD-PANKI (UP) CKT-1	UPPTCL	C	* SHUTDOWN OF 400KV PANKI REWA ROAD LINE FOR REPLACEMENT OF 50MVAR LINE REACTOR TO 63MVAR LINE REACTORFOR OPENING OF JUMPER	01-Jul-2025	10:00	04-Jul-2025	17:00		PLANNED	Approved	01-Jul-25	10:00	04-Jul-25	17:00	
497	RQ2253	OCC_232	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)-SARNATH(UP) (UP) CKT-2	UPPTCL	C	Checking PLCC ckt and Auto reclose	01-Jul-2025	08:00	01-Jul-2025	18:00		PLANNED	Approved	01-Jul-25	08:00	01-Jul-25	18:00	
498	RQ2251	OCC_232	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-BASTI(UP) (UP) CKT-1	UPPTCL	D	* Shutdown of 400KV Bast-Tanda Ckt-1 Line is required for inspection of metal clearance between jumper and tower structure a	01-Jul-2025	08:00	05-Jul-2025	16:00		PLANNED	Approved	01-Jul-25	08:00	05-Jul-25	16:00	
499	RQ2255	OCC_232	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-1	UPPTCL	C	For Preventive Maintenance works. No supply affected, maintained through 400KV Bareilly-Unnao Ckt-1	01-Jul-2025	08:00	01-Jul-2025	17:00		PLANNED	Approved	01-Jul-25	08:00	01-Jul-25	17:00	
500	RQ2261	OCC_232	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROPAR(PSTCL)-LUDHIANA(PG) (PKTCL) CKT-1	PKTCL	D	Protection Testing of Bays and related equipments	16-Jul-2025	08:00	17-Jul-2025	18:00		PLANNED	Approved	16-Jul-25	08:00	17-Jul-25	18:00	
501	RQ2261	OCC_232	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-ROPAR(PSTCL) (PKTCL) CKT-1	PKTCL	D	Protection Testing of Bays and related equipments	14-Jul-2025	08:00	15-Jul-2025	18:00		PLANNED	Approved	14-Jul-25	08:00	15-Jul-25	18:00	
502	RQ2255	OCC_232	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FIROZABAD(PJFTL)-JAWAHARPUR_TP S(UP) (PJFTL) CKT-1	UPPTCL, PJFTL	D	For Annual Maintenance work of line	10-Jul-2025	09:00	10-Jul-2025	18:00	AMP of line and bay equipments	PLANNED	Approved	10-Jul-25	09:00	10-Jul-25	18:00	
503	RQ2254	OCC_232	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FIROZABAD(PJFTL)-JAWAHARPUR_TP S(UP) (PJFTL) CKT-1	UPPTCL, PJFTL	D	For Annual Maintenance work of line	10-Jul-2025	09:00	10-Jul-2025	18:00	AMP of line and bay equipments	PLANNED	Approved	10-Jul-25	09:00	10-Jul-25	18:00	

504	RQ2251	OCC_232	sekura_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-MALERKOTLA(PG) (SEKURA) CKT-1	SEKURA	D	AR-MODE-OFF required for Live Line Earth Wire Replacement with OPGW for CKT-1 under Implementation of ISTS Communication Scheme approved by NCT in its 19th meeting held on 29- Apr-2024	01-Jul-2025	08:00	31-Jul-2025	18:30	AR-MODE-OFF required for Live Line Earth Wire Replacement with OPGW for CKT-1 under Implementation of ISTS Communication Scheme approved by NCT in its 19th meeting held on 29- Apr-2024	PLANNED	Approved	01-Jul-25	08:00	31-Jul-25	18:30	
505	RQ2251	OCC_232	sekura_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-MALERKOTLA(PG) (SEKURA) CKT-2	SEKURA	D	AR-MODE-OFF required for Live Line Earth Wire Replacement with OPGW for CKT-1 under Implementation of ISTS Communication Scheme approved by NCT in its 19th meeting held on 29- Apr-2024	01-Jul-2025	08:00	31-Jul-2025	18:30	AR-MODE-OFF required for Live Line Earth Wire Replacement with OPGW for CKT-1 under Implementation of ISTS Communication Scheme approved by NCT in its 19th meeting held on 29- Apr-2024	PLANNED	Approved	01-Jul-25	08:00	31-Jul-25	18:30	
506	RQ2257	OCC_232	cpcc3_sd	BUS	400KV BUS 2 AT GORAKHPUR(PG)	POWER GRID	D	400KV Bus Bar relay retro-fittment work	25-Jul-2025	09:00	25-Jul-2025	18:00		PLANNED	Approved	25-Jul-25	09:00	25-Jul-25	18:00	
507	RQ2257	OCC_232	cpcc3_sd	BUS	400KV BUS 1 AT GORAKHPUR(PG)	POWER GRID	D	400KV Bus Bar relay retro-fittment work	24-Jul-2025	09:00	24-Jul-2025	18:00		PLANNED	Approved	24-Jul-25	09:00	24-Jul-25	18:00	
508	RQ2257	OCC_232	cpcc3_sd	BUS	400KV BUS 1 AT KANPUR(PG)	POWER GRID	D	AMP of 400kV Bus-1 at Kanpur	23-Jul-2025	08:00	23-Jul-2025	18:00		PLANNED	Approved	23-Jul-25	08:00	23-Jul-25	18:00	
509	RQ2259	OCC_232	cpcc3_sd	BUS	400 KV VINDHYACHAL-WEST(PG) - BUS 2	POWER GRID	D	FOR HOT SPOT RECTIFICATION IN AWL2 D2 B PH ISOLATOR	21-Jul-2025	09:00	21-Jul-2025	18:00		PLANNED	Approved	21-Jul-25	09:00	21-Jul-25	18:00	
510	RQ2257	OCC_232	cpcc3_sd	BUS	400KV BUS 2 AT LUCKNOW_1(PG)	POWER GRID	C	400KV Busbar-2 Relay retro-fittment work, PU and CU relay installation, functional testing & Stability Test at 400kV Lucknow Substation	21-Jul-2025	08:00	24-Jul-2025	18:00		PLANNED	Approved	21-Jul-25	08:00	24-Jul-25	18:00	

511	RQ2257	OCC_232	cpcc3_sd	BUS	400KV AGRA(PG) - BUS 2	POWER GRID	D	AMP WORK: C& Tan delta measurement of CT, Timing, CRM, DCRM & Dewpoint of CB and maintenance as per preventive maintenance format.	15-Jul-2025	08:00	15-Jul-2025	18:00		PLANNED	Approved	15-Jul-25	08:00	15-Jul-25	18:00	
512	RQ2257	OCC_232	cpcc3_sd	BUS	400KV BUS 1 AT LUCKNOW_1(PG)	POWER GRID	C	400KV Busbar-1 Relay retro-fittment work, PU and CU relay installation, functional testing & Stability Test at 400kV Lucknow Substation	15-Jul-2025	08:00	18-Jul-2025	18:00		PLANNED	Approved	15-Jul-25	08:00	18-Jul-25	18:00	
513	RQ2257	OCC_232	cpcc3_sd	BUS	400KV AGRA(PG) - BUS 1	POWER GRID	D	AMP WORK: C& Tan delta measurement of CT, Timing, CRM, DCRM & Dewpoint of CB and maintenance as per preventive maintenance format.	14-Jul-2025	08:00	14-Jul-2025	18:00		PLANNED	Approved	14-Jul-25	08:00	14-Jul-25	18:00	
514	RQ2257	OCC_232	cpcc3_sd	BUS	400KV BUS 2 AT GORAKHPUR(PG)	POWER GRID	D	Link connection of GIS Bay extension work at Gorakhpur	12-Jul-2025	09:00	12-Jul-2025	18:00		PLANNED	Approved	12-Jul-25	09:00	12-Jul-25	18:00	
515	RQ2257	OCC_232	cpcc3_sd	BUS	400KV BUS 2 AT ALLAHABAD(PG)	POWER GRID	C	Busbar relay retrofitting works at Prayagraj SS	10-Jul-2025	10:00	13-Jul-2025	18:00		PLANNED	Approved	10-Jul-25	10:00	13-Jul-25	18:00	
516	RQ2257	OCC_232	cpcc3_sd	BUS	400KV BUS 1 AT GORAKHPUR(PG)	POWER GRID	D	Link connection of GIS Bay extension work at Gorakhpur	10-Jul-2025	09:00	10-Jul-2025	18:00		PLANNED	Approved	10-Jul-25	09:00	10-Jul-25	18:00	
517	RQ2257	OCC_232	cpcc3_sd	BUS	400KV BUS 1 AT ALLAHABAD(PG)	POWER GRID	C	Busbar relay retrofitting works at Prayagraj SS.	06-Jul-2025	09:00	09-Jul-2025	18:00		PLANNED	Approved	06-Jul-25	09:00	09-Jul-25	18:00	
518	RQ2257	OCC_232	cpcc3_sd	BUS	400KV BUS 2 AT GORAKHPUR(PG)	POWER GRID	D	BPI erection work falling under Induction zone of 400kV Main Bus II at Gorakhpur	05-Jul-2025	09:00	05-Jul-2025	18:00		PLANNED	Approved	05-Jul-25	09:00	05-Jul-25	18:00	
519	RQ2256	OCC_232	cpcc3_sd	BUS	400 KV BAREILLY_2(PG) - BUS 2	POWER GRID	D	400KV Bus-II relay testing.	04-Jul-2025	09:00	04-Jul-2025	18:00		PLANNED	Approved	04-Jul-25	09:00	04-Jul-25	18:00	
520	RQ2256	OCC_232	cpcc3_sd	BUS	400 KV BAREILLY_2(PG) - BUS 1	POWER GRID	D	400KV Bus-I relay testing.	03-Jul-2025	09:00	03-Jul-2025	18:00		PLANNED	Approved	03-Jul-25	09:00	03-Jul-25	18:00	
521	RQ2257	OCC_232	cpcc3_sd	BUS	400KV BUS 1 AT ALLAHABAD(PG)	POWER GRID	D	400KV Bus-1 at Prayagraj SS for Kanpur-2 LR related jumpering works (S5119 package)	01-Jul-2025	09:00	01-Jul-2025	18:00		PLANNED	Approved	01-Jul-25	09:00	01-Jul-25	18:00	

522	RQ2259	OCC_232	slcdcrs_sd	BUS	400KV BUS 2 AT ANTA(RS)	RRVPNL	D	Quarterly Maintenance work	25-Jul-2025	08:00	25-Jul-2025	18:00		PLANNED	Approved	25-Jul-25	08:00	25-Jul-25	18:00	
523	RQ2259	OCC_232	slcdcrs_sd	BUS	400KV BUS 1 AT ANTA(RS)	RRVPNL	D	Quarterly Maintenance work	24-Jul-2025	08:00	24-Jul-2025	18:00		PLANNED	Approved	24-Jul-25	08:00	24-Jul-25	18:00	
524	RQ2259	OCC_232	slcdcrs_sd	BUS	400KV BUS 2 AT RATANGARH(RS)	RRVPNL	D	Raplacement work of burnt and damaged isolators	23-Jul-2025	08:00	24-Jul-2025	18:00		PLANNED	Approved	23-Jul-25	08:00	24-Jul-25	18:00	
525	RQ2259	OCC_232	slcdcrs_sd	BUS	400KV BUS 1 AT JODHPUR(RS)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	15-Jul-2025	08:00	15-Jul-2025	18:00		PLANNED	Approved	15-Jul-25	08:00	15-Jul-25	18:00	
526	RQ2259	OCC_232	slcdcrs_sd	BUS	400KV BUS 2 AT JODHPUR(RS)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	09-Jul-2025	08:00	09-Jul-2025	18:00		PLANNED	Approved	09-Jul-25	08:00	09-Jul-25	18:00	
527	RQ2254	OCC_232	cpcc1_sd	BUS	400 KV BIKANER_2 (PBTSL) - BUS 2		D	For Bay Extension works	21-Jul-2025	17:00	25-Jul-2025	23:00		PLANNED	Approved	21-Jul-25	17:00	25-Jul-25	23:00	
528	RQ2256	OCC_232	cpcc2_sd	BUS	400KV BUS 2 AT NALLAGARH(PG)		C	For ICT-4 Augumentation work at Nalagarh ss	19-Jul-2025	09:00	21-Jul-2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	19-Jul-25	09:00	21-Jul-25	18:00	
529	RQ2254	OCC_232	cpcc1_sd	BUS	400KV BUS 2 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (For Stability Test of 400 kV Bus-2)	17-Jul-2025	09:00	18-Jul-2025	20:00		PLANNED	Approved	17-Jul-25	09:00	18-Jul-25	20:00	
530	RQ2254	OCC_232	cpcc1_sd	BUS	400 KV BIKANER_2 (PBTSL) - BUS 1		D	For Bay Extension works	16-Jul-2025	17:00	20-Jul-2025	23:00		PLANNED	Approved	16-Jul-25	17:00	20-Jul-25	23:00	
531	RQ2256	OCC_232	cpcc2_sd	BUS	400KV BUS 1 AT NALLAGARH(PG)		C	For ICT-4 Augumentation work at Nalagarh ss	16-Jul-2025	09:00	18-Jul-2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	16-Jul-25	09:00	18-Jul-25	18:00	
532	RQ2253	OCC_232	cpcc1_sd	BUS	400KV BUS 2 AT BHIWANI(BB)		C	FOR RETROFITMENT OF ISOLATOR AT BHIWANI(BBMB) IN ADD CAP 19-24 BLOCK	16-Jul-2025	08:00	31-Jul-2025	18:00	ADD CAP SHUTDOWN	PLANNED	Rejected					May be rejected and planned after 15th September,2025 due to high demand period of Northern region./BBMB denied consent.
533	RQ2254	OCC_232	cpcc1_sd	BUS	400KV BUS 1 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (For Bus Bar Relay Stability Test of 400 kV Bus-1)	15-Jul-2025	09:00	16-Jul-2025	20:00		PLANNED	Approved	15-Jul-25	09:00	16-Jul-25	20:00	
534	RQ2253	OCC_232	cpcc1_sd	BUS	400KV BUS 2 AT CHITTORGARH(PG)		D	for AMP work	14-Jul-2025	09:00	14-Jul-2025	17:00		PLANNED	Approved	14-Jul-25	09:00	14-Jul-25	17:00	
535	RQ2256	OCC_232	cpcc2_sd	BUS	400KV BUS 2 AT PARBATI POOLING BANALA(PG)		C	AMP work and Bus Bar testing	14-Jul-2025	08:00	14-Jul-2025	18:00	Kindly approve.	PLANNED	Approved	14-Jul-25	08:00	14-Jul-25	18:00	
536	RQ2254	OCC_232	cpcc1_sd	BUS	400KV BUS 2 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (Bus Stability Test)	13-Jul-2025	09:00	14-Jul-2025	20:00		PLANNED	Approved	13-Jul-25	09:00	14-Jul-25	20:00	

537	RQ2253	OCC_232	cpcc1_sd	BUS	400KV BUS 1 AT CHITTORGARH(PG)		D	for AMP work	12-Jul-2025	09:00	12-Jul-2025	17:00		PLANNED	Approved	12-Jul-25	09:00	12-Jul-25	17:00	
538	RQ2253	OCC_232	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 4		D	Bay Extension, LBB Testing, Attending Hotspot	11-Jul-2025	18:00	12-Jul-2025	23:00		PLANNED	Approved	11-Jul-25	18:00	12-Jul-25	23:00	
539	RQ2254	OCC_232	cpcc1_sd	BUS	400KV BUS 1 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (Bus Stability Test)	11-Jul-2025	09:00	12-Jul-2025	20:00		PLANNED	Approved	11-Jul-25	09:00	12-Jul-25	20:00	
540	RQ2256	OCC_232	cpcc2_sd	BUS	400KV BUS 1 AT PARBATI POOLING BANALA(PG)		C	AMP work and Bus Bar testing	11-Jul-2025	08:00	11-Jul-2025	18:00	Kindly approve.	PLANNED	Approved	11-Jul-25	08:00	11-Jul-25	18:00	
541	RQ2254	OCC_232	cpcc1_sd	BUS	400KV BUS 2 AT BHIWADI(PG)		D	For Bus Bar Relay Testing	10-Jul-2025	09:00	10-Jul-2025	20:00		PLANNED	Approved	10-Jul-25	09:00	10-Jul-25	20:00	
542	RQ2253	OCC_232	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 2		D	For scheme checking work and LBB wiring modification	10-Jul-2025	09:00	12-Jul-2025	18:00		PLANNED	Approved	10-Jul-25	09:00	12-Jul-25	18:00	
543	RQ2253	OCC_232	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 3		D	Bay Extension, LBB Testing, Attending Hotspot	09-Jul-2025	18:00	10-Jul-2025	23:00		PLANNED	Approved	09-Jul-25	18:00	10-Jul-25	23:00	
544	RQ2254	OCC_232	cpcc1_sd	BUS	400 KV BIKANER(PG) - BUS 2		D	For Bay Extension works	09-Jul-2025	17:00	11-Jul-2025	23:00		PLANNED	Approved	09-Jul-25	17:00	11-Jul-25	23:00	
545	RQ2254	OCC_232	cpcc1_sd	BUS	400KV BUS 2 AT BHIWADI(PG)		D	For Bus Bar Relay Testing	09-Jul-2025	09:00	09-Jul-2025	20:00		PLANNED	Approved	09-Jul-25	09:00	09-Jul-25	20:00	
546	RQ2254	OCC_232	cpcc1_sd	BUS	400 KV BHADLA(PG) - BUS 1		D	For compliance of CoE audit and AM Circulars & AMP WORK	08-Jul-2025	17:00	08-Jul-2025	23:00		PLANNED	Approved	08-Jul-25	17:00	08-Jul-25	23:00	
547	RQ2254	OCC_232	cpcc1_sd	BUS	400 KV BIKANER(PG) - BUS 1		D	For Bay Extension works	08-Jul-2025	17:00	10-Jul-2025	23:00		PLANNED	Approved	08-Jul-25	17:00	10-Jul-25	23:00	
548	RQ2254	OCC_232	cpcc1_sd	BUS	400KV BUS 2 AT BHIWADI(PG)		D	For Bus Bar Relay Testing	08-Jul-2025	09:00	08-Jul-2025	20:00		PLANNED	Approved	08-Jul-25	09:00	08-Jul-25	20:00	
549	RQ2253	OCC_232	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 2		D	Bay Extension, LBB Testing, Attending Hotspot	07-Jul-2025	18:00	08-Jul-2025	23:00		PLANNED	Approved	07-Jul-25	18:00	08-Jul-25	23:00	
550	RQ2254	OCC_232	cpcc1_sd	BUS	400 KV BHADLA(PG) - BUS 1		D	For compliance of CoE audit and AM Circulars & AMP WORK	07-Jul-2025	17:00	07-Jul-2025	23:00		PLANNED	Approved	07-Jul-25	17:00	07-Jul-25	23:00	
551	RQ2254	OCC_232	cpcc1_sd	BUS	400KV BUS 2 AT BHIWADI(PG)		D	For Bus Bar Relay Testing	07-Jul-2025	09:00	07-Jul-2025	20:00		PLANNED	Approved	07-Jul-25	09:00	07-Jul-25	20:00	
552	RQ2253	OCC_232	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 1		D	For scheme checking work and LBB wiring modification	07-Jul-2025	09:00	09-Jul-2025	18:00		PLANNED	Approved	07-Jul-25	09:00	09-Jul-25	18:00	
553	RQ2254	OCC_232	cpcc1_sd	BUS	400KV BUS 2 AT BHIWADI(PG)		D	For Bus Bar Relay Testing	06-Jul-2025	09:00	06-Jul-2025	20:00		PLANNED	Approved	06-Jul-25	09:00	06-Jul-25	20:00	
554	RQ2253	OCC_232	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 1		D	Bay Extension, LBB Testing, Attending Hotspot	05-Jul-2025	18:00	06-Jul-2025	23:00		PLANNED	Approved	05-Jul-25	18:00	06-Jul-25	23:00	
555	RQ2254	OCC_232	cpcc1_sd	BUS	400KV BUS 1 AT BHIWADI(PG)		D	For Bus Bar Relay Testing	05-Jul-2025	09:00	05-Jul-2025	20:00		PLANNED	Approved	05-Jul-25	09:00	05-Jul-25	20:00	

556	RQ2254	OCC_232	cpcc1_sd	BUS	400KV BUS 1 AT BHIWADI(PG)		D	For Bus Bar Relay Testing	04-Jul-2025	09:00	04-Jul-2025	20:00		PLANNED	Approved	04-Jul-25	09:00	04-Jul-25	20:00	
557	RQ2256	OCC_232	cpcc2_sd	BUS	400KV BUS 2 AT MOGA(PG)		D	AMP Work	04-Jul-2025	08:00	04-Jul-2025	18:00	Kindly approve.	PLANNED	Approved	04-Jul-25	08:00	04-Jul-25	18:00	
558	RQ2254	OCC_232	cpcc1_sd	BUS	400KV BUS 1 AT BHIWADI(PG)		D	For Bus Bar Relay Testing	03-Jul-2025	09:00	03-Jul-2025	20:00		PLANNED	Approved	03-Jul-25	09:00	03-Jul-25	20:00	
559	RQ2254	OCC_232	cpcc1_sd	BUS	400KV BUS 1 AT BHIWADI(PG)		D	For Bus Bar Relay Testing	02-Jul-2025	09:00	02-Jul-2025	20:00		PLANNED	Approved	02-Jul-25	09:00	02-Jul-25	20:00	
560	RQ2256	OCC_232	cpcc2_sd	BUS	400KV BUS 1 AT MOGA(PG)		D	AMP Work	02-Jul-2025	08:00	02-Jul-2025	18:00	Kindly approve.	PLANNED	Approved	02-Jul-25	08:00	02-Jul-25	18:00	
561	RQ2254	OCC_232	cpcc1_sd	BUS	400KV BUS 1 AT BHIWADI(PG)		D	For Bus Bar Relay Testing	01-Jul-2025	09:00	01-Jul-2025	20:00		PLANNED	Approved	01-Jul-25	09:00	01-Jul-25	20:00	
562	RQ2253	OCC_232	cpcc1_sd	BUS	400KV BUS 1 AT BHIWANI(BB)		C	FOR RETROFITMENT OF ISOLATOR AT BHIWANI(BBMB) IN ADD CAP 19-24 BLOCK	01-Jul-2025	08:00	15-Jul-2025	18:00	ADD CAP SHUTDOWN	PLANNED	Rejected					May be rejected and planned after 15th September,2025 due to high demand period of Northern region./BBMB denied consent.
563	RQ2251	OCC_232	indigrid_sd	BUS	400KV BUS 2 AT AMARGARH(NRS S XXIX)	NRSS XXIX	C	The shutdown is required to facilitate ongoing works under the RTM project for the augmentation of the 3rd ICT at Amargarh Substation. The scope of work includes connecting the new bus with the existing bus system.	19-Jul-2025	10:00	21-Jul-2025	18:00		PLANNED	Approved	19-Jul-25	10:00	21-Jul-25	18:00	
564	RQ2250	OCC_232	indigrid_sd	BUS	400KV BUS 1 AT AMARGARH(NRS S XXIX)	NRSS XXIX	C	The shutdown is required to facilitate ongoing works under the RTM project for the augmentation of the 3rd ICT at Amargarh Substation. The scope of work includes connecting the new bus with the existing bus system.	16-Jul-2025	10:00	18-Jul-2025	18:00	Shutdown required Along with associated bays. 401 MAIN BAY - 400 KV AMARGARH(NRSS XXIX)- SAMBA(PG) (NRSS XXIX) CKT-1 (NRSS XXIX) AT PG) (NRSS XXIX); 404 MAIN BAY - 400 KV AMARGARH(NRSS XXIX)- SAMBA(PG) (NRSS XXIX) CKT-2 (NRSS XXIX) AT PG) (NRSS XXIX); 407 MAIN BAY - 400 KV URI_1(NH)-	PLANNED	Approved	16-Jul-25	10:00	18-Jul-25	18:00	

565	RQ2256	OCC_232	apl_sd	BUS	400KV BUS 1 AT MAHINDERGARH(APL)	APL	D	Annual Maintenance	16-Jul-2025	09:30	16-Jul-2025	18:30	400KV Bus 2 at Mahindergarh(APL) will be at charged condition	PLANNED	Approved	16-Jul-25	09:30	16-Jul-25	18:30	
566	RQ2261	OCC_232	sldcps_sd	BUS	400 KV BEHMAN JASSA SINGH (PS) - BUS 2	PSTCL	D	Periodical Testing by Protection Team	15-Jul-2025	08:00	15-Jul-2025	18:00		PLANNED	Approved	15-Jul-25	08:00	15-Jul-25	18:00	
567	RQ2261	OCC_232	sldcps_sd	BUS	400 KV BEHMAN JASSA SINGH (PS) - BUS 1	PSTCL	D	Periodical Testing by Protection Team	09-Jul-2025	08:00	09-Jul-2025	18:00		PLANNED	Approved	09-Jul-25	08:00	09-Jul-25	18:00	
568	RQ2257	OCC_232	stuup_sd	BUS	400 KV GR.NOIDA_2(UPC) - BUS 2	UPPTCL	C	* Maintenance work will be done related 400 kV Main Bus 2	13-Jul-2025	07:00	13-Jul-2025	13:00		PLANNED	Approved	13-Jul-25	07:00	13-Jul-25	13:00	
569	RQ2257	OCC_232	stuup_sd	BUS	400KV BUS 2 AT SULTANPUR(UP)	UPPTCL	C	* Preventive Maintenance of Bus-B at 400KV S/S Sultanpur	10-Jul-2025	10:00	10-Jul-2025	16:00		PLANNED	Approved	10-Jul-25	10:00	10-Jul-25	16:00	
570	RQ2257	OCC_232	stuup_sd	BUS	400KV BUS 1 AT SULTANPUR(UP)	UPPTCL	C	* Preventive Maintenance of Bus-A at 400KV S/S Sultanpur	09-Jul-2025	10:00	09-Jul-2025	16:00		PLANNED	Approved	09-Jul-25	10:00	09-Jul-25	16:00	
571	RQ2257	OCC_232	stuup_sd	BUS	400 KV RAMPUR_PRSTL (UP) - BUS 2	UPPTCL	C	SF6 GD Body Replacement	09-Jul-2025	09:00	15-Jul-2025	17:30		PLANNED	Approved	09-Jul-25	09:00	15-Jul-25	17:30	
572	RQ2258	OCC_232	stuup_sd	BUS	400KV BUS 1 AT ANPARA(UP)	UPPTCL	C	Checking CVT ckt	07-Jul-2025	08:00	07-Jul-2025	14:00		PLANNED	Approved	07-Jul-25	08:00	07-Jul-25	14:00	
573	RQ2256	OCC_232	stuup_sd	BUS	400KV BUS 2 AT BAREILLY(UP)	UPPTCL	C	For preventive maintenance work No supply affected, maintained through Bus-I.	07-Jul-2025	08:00	07-Jul-2025	17:00		PLANNED	Approved	07-Jul-25	08:00	07-Jul-25	17:00	
574	RQ2256	OCC_232	stuup_sd	BUS	400KV BUS 1 AT BAREILLY(UP)	UPPTCL	C	For preventive maintenance work No supply affected, maintained through Bus-II.	06-Jul-2025	08:00	06-Jul-2025	17:00		PLANNED	Approved	06-Jul-25	08:00	06-Jul-25	17:00	
575	RQ2261	OCC_232	ntpcos_sd	BUS	400KV BUS 2 AT AURAIYA(NT)	NTPC	C	Bus bar protection R&M work.	04-Jul-2025	08:00	04-Jul-2025	18:00	Bus bar protection will be put out of service from 3July to 16Aug, 2025 too integrate the new bus bar protection scheme,	PLANNED	Approved	04-Jul-25	08:00	04-Jul-25	18:00	
576	RQ2261	OCC_232	ntpcos_sd	BUS	400KV BUS 1 AT AURAIYA(NT)	NTPC	C	Bus bar protection R&M work.	03-Jul-2025	08:00	03-Jul-2025	18:00	Bus bar protection will be put out of service from 3July to 16Aug, 2025 too integrate the new bus bar protection scheme,	PLANNED	Approved	03-Jul-25	08:00	03-Jul-25	18:00	

577	RQ2255	OCC_232	cpcc1_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-4 @BIKANER_2 (PBTSL)	PBTSL	D	for AMP work	05-Jul-2025	17:00	05-Jul-2025	23:00		PLANNED	Approved					May be clubbed with line shutdown
578	RQ2255	OCC_232	cpcc1_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-3 @BIKANER_2 (PBTSL)	PBTSL	D	for AMP work	04-Jul-2025	17:00	04-Jul-2025	23:00		PLANNED	Approved					May be clubbed with line shutdown
579	RQ2255	OCC_232	cpcc1_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-2 @BIKANER_2 (PBTSL)	PBTSL	D	For rectification of WTI/OTI RTD & AMP work	03-Jul-2025	17:00	03-Jul-2025	23:00		PLANNED	Approved					May be clubbed with line shutdown
580	RQ2255	OCC_232	cpcc1_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-1 @BIKANER_2 (PBTSL)	PBTSL	D	For rectification of WTI/OTI RTD & AMP work	02-Jul-2025	17:00	02-Jul-2025	23:00		PLANNED	Approved					May be clubbed with line shutdown
581	RQ2255	OCC_232	stuup_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON REWA ROAD-PANKI (UP) CKT-1 @PANKI(UP)	UPPTCL	C	SHUTDOWN OF 400KV PANKI REWA ROAD LINE REACTOR FPR REPLACEMENT OF 50MVAR >X LINE REACTOR TO 63MVAR LINE REACTOR	01-Jul-2025	10:00	31-Jul-2025	17:00		PLANNED	Approved	01-Jul-25	10:00	31-Jul-25	17:00	
582	RQ2256	OCC_232	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV BHADLA(PG)	POWER GRID	D	For compliance of CoE audit and AM Circulars, PRD Switch replacement	28-Jul-2025	18:00	28-Jul-2025	23:00		PLANNED	Approved	28-Jul-25	18:00	28-Jul-25	23:00	
583	RQ2257	OCC_232	cpcc3_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400KV GORAKHPUR(PG)	POWER GRID	C	400KV Bus Bar relay retro-fitment work	16-Jul-2025	09:00	17-Jul-2025	18:00		PLANNED	Approved	16-Jul-25	09:00	17-Jul-25	18:00	
584	RQ2256	OCC_232	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV BIKANER(PG)	POWER GRID	D	for AMP work	15-Jul-2025	08:00	15-Jul-2025	18:00		PLANNED	Approved	15-Jul-25	08:00	15-Jul-25	18:00	
585	RQ2257	OCC_232	cpcc3_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV GORAKHPUR(PG)	POWER GRID	C	400KV Bus Bar relay retro-fitment work	14-Jul-2025	09:00	15-Jul-2025	18:00		PLANNED	Approved	14-Jul-25	09:00	15-Jul-25	18:00	

586	RQ2256	OCC_232	cpcc1_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV BHADLA 2 (PG)	POWER GRID	D	CSD Fine Tuning, AMP	05-Jul-2025	18:00	06-Jul-2025	23:00		PLANNED	Approved	05-Jul-25	18:00	06-Jul-25	23:00	
587	RQ2256	OCC_232	cpcc1_sd	BR/BSR/MSR/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV BHIWADI(PG)	POWER GRID	D	for AMP work	04-Jul-2025	09:00	04-Jul-2025	18:00		PLANNED	Approved	04-Jul-25	09:00	04-Jul-25	18:00	
588	RQ2256	OCC_232	cpcc1_sd	BR/BSR/MSR/MSR	225 MVAR BUS SERIES REACTOR NO 1 AT 400 KV BHIWANI(PG)	POWER GRID	D	for AMP work	04-Jul-2025	08:00	04-Jul-2025	18:00		PLANNED	Approved	04-Jul-25	08:00	04-Jul-25	18:00	
589	RQ2257	OCC_232	cpcc3_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV MAINPURI(PG)	POWER GRID	D	AMP of 125 MVAR Bus reactor at Mainpuri Substation.	02-Jul-2025	08:00	02-Jul-2025	18:00		PLANNED	Approved	02-Jul-25	08:00	02-Jul-25	18:00	
590	RQ2256	OCC_232	cpcc1_sd	BR/BSR/MSR/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV KOTPUTLI(PG)	POWER GRID	C	For Construction of Firewall	01-Jul-2025	08:00	20-Jul-2025	18:00		PLANNED	Approved	01-Jul-25	08:00	20-Jul-25	18:00	
591	RQ2256	OCC_232	cpcc1_sd	BR/BSR/MSR/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV MANDOLA(PG)	POWER GRID	C	replacement of 50 mvar reactor with new 125 mvar reactor	01-Jul-2025	00:00	31-Jul-2025	18:00		PLANNED	Approved	01-Jul-25	00:00	31-Jul-25	18:00	
592	RQ2259	OCC_232	sldcrs_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV JODHPUR(RS)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	17-Jul-2025	08:00	17-Jul-2025	18:00		PLANNED	Approved	17-Jul-25	08:00	17-Jul-25	18:00	
593	RQ2255	OCC_232	cpcc1_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV KHETRI (PKTSL)	PKTSL	D	For scheme checking work	15-Jul-2025	09:00	15-Jul-2025	18:00		PLANNED	Approved	15-Jul-25	09:00	15-Jul-25	18:00	
594	RQ2255	OCC_232	stuup_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV FIROZABAD(PJFTL)	UPPTCL	D	AMP Work	13-Jul-2025	08:00	13-Jul-2025	18:00	For AMP Work	PLANNED	Approved	13-Jul-25	08:00	13-Jul-25	18:00	
595	RQ2255	OCC_232	stuup_sd	BR/BSR/MSR/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV BAREILLY(UP)	UPPTCL	C	For preventive maintenance work. No supply affected.	10-Jul-2025	08:00	10-Jul-2025	17:00		PLANNED	Approved	10-Jul-25	08:00	10-Jul-25	17:00	
596	RQ2256	OCC_232	cpcc1_sd	BR/BSR/MSR/MSR	80 MVAR BUS REACTOR NO 1 AT 400 KV MEERUT_ PMSTL (UP)	UPPTCL	D	for AMP work	08-Jul-2025	08:00	08-Jul-2025	18:00		PLANNED	Approved	08-Jul-25	08:00	08-Jul-25	18:00	
597	RQ2259	OCC_232	sldcrs_sd	BR/BSR/MSR/MSR	63 MVAR BUS REACTOR NO 2 AT 400 KV KAWAI SCTPS(APR)	RRVPNL, APRL	D	Annual maintenance and testing of Bay equipments (CB & CT)	09-Jul-2025	08:00	09-Jul-2025	18:00		PLANNED	Approved	09-Jul-25	08:00	09-Jul-25	18:00	
598	RQ2259	OCC_232	sldcrs_sd	BR/BSR/MSR/MSR	63 MVAR BUS REACTOR NO 1 AT 400 KV KAWAI SCTPS(APR)	RRVPNL, APRL	D	Annual maintenance and testing of Bay equipments (CB & CT)	07-Jul-2025	08:00	07-Jul-2025	18:00		PLANNED	Approved	07-Jul-25	08:00	07-Jul-25	18:00	

599	RQ2261	OCC_232	ntpcos_sd	BAY	406 MAIN BAY - 400KV AURAIYA(NT)-AGRA(PG) (PG) CKT-1 AT AURAIYA(NT)	POWER GRID	C	Bus bar protection R&M work.	09-Aug-2025	08:00	16-Aug-2025	18:00	With 405 Tie Bay. Bus bar protection will be put out of service from 3July to 16Aug, 2025 too integrate the new bus bar protection scheme,	PLANNED	Approved	09-Aug-25	08:00	16-Aug-25	18:00	
600	RQ2261	OCC_232	ntpcos_sd	BAY	404 MAIN BAY - 400/220KV 315 MVA ICT 1 AT AURAIYA(NT)	POWER GRID	C	Bus bar protection R&M work.	02-Aug-2025	08:00	08-Aug-2025	18:00	With Shunt reactor-1 & 405 Tie bay. Bus bar protection will be put out of service from 3July to 16Aug, 2025 too integrate the new bus bar protection scheme,	PLANNED	Approved	02-Aug-25	08:00	08-Aug-25	18:00	
601	RQ2258	OCC_232	cpcc3_sd	BAY	W1.WCA.Q2 BAY BUS-1 & 1A BUS SECTIONALISER BUS SECTIONALIZER BAY - 400KV AGRA(PG) - BUS 1 (POWERGRID) AND FUTURE AT 400 KV AGRA(PG) (POWERGRID)	POWER GRID	D	For AMP OF 400KV WCA BUS 1 SECTIONALIZER (WCA.Q2) Bay	28-Jul-2025	09:00	28-Jul-2025	18:00		PLANNED	Approved	28-Jul-25	09:00	28-Jul-25	18:00	
602	RQ2261	OCC_232	ntpcos_sd	BAY	401 MAIN BAY - 400/220KV 315 MVA ICT 2 AT AURAIYA(NT)	POWER GRID	C	Bus bar protection R&M work.	26-Jul-2025	08:00	01-Aug-2025	18:00	With Shunt Reactor-2 & 402 Tie Bay. Bus bar protection will be put out of service from 3July to 16Aug, 2025 too integrate the new bus bar protection scheme,	PLANNED	Approved	26-Jul-25	08:00	01-Aug-25	18:00	
603	RQ2256	OCC_232	cpcc3_sd	BAY	406 MAIN BAY - 400/220KV 315 MVA ICT 2 AT ROORKEE(PG)	POWER GRID	C	CB over hauling	23-Jul-2025	09:00	26-Jul-2025	18:00		PLANNED	Approved	23-Jul-25	09:00	26-Jul-25	18:00	
604	RQ2257	OCC_232	cpcc3_sd	BAY	421 MAIN BAY - 125 MVAR BUS REACTOR NO 2 AT 400KV GORAKHPUR(PG)	POWER GRID	C	Overhauling of Circuit Breaker at Gorakhpur	22-Jul-2025	09:00	25-Jul-2025	18:00		PLANNED	Approved	22-Jul-25	09:00	25-Jul-25	18:00	

605	RQ2261	OCC_232	slcdcs_sd	BAY	40252A MAIN BAY - 400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1 (POWERGRID) AT 400 KV JODHPUR(RS)	POWER GRID	D	Quarterly Preventive Maintenance and testing work.	21-Jul-2025	15:00	21-Jul-2025	23:00		PLANNED	Approved	21-Jul-25	15:00	21-Jul-25	23:00	
606	RQ2258	OCC_232	cpcc3_sd	BAY	403 MAIN BAY - 400 KV AGRA(PG)-AGRA(UP) (PG) CKT-1 AND 400KV AGRA(PG) - BUS 2 AT AGRA(PG)	POWER GRID	D	AMP WORK: C&Tandelta of CT, timing, CRM, DCRM & Dewpoint of Circuit Breaker and preventive maintenance as Norms.	21-Jul-2025	08:00	21-Jul-2025	18:00		PLANNED	Approved	21-Jul-25	08:00	21-Jul-25	18:00	
607	RQ2256	OCC_232	cpcc1_sd	BAY	403 MAIN BAY - 400/220KV 315 MVA ICT 1 AT ROORKEE(PG)	POWER GRID	C	CB over hauling	19-Jul-2025	09:00	22-Jul-2025	18:00		PLANNED	Approved	19-Jul-25	09:00	22-Jul-25	18:00	
608	RQ2259	OCC_232	cpcc3_sd	BAY	AWLS TIE BAY - 400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-1 (POWERGRID) AND 400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-2 AT 400 KV VINDHYACHAL(PG) (POWERGRID)	POWER GRID	D	AMP OF TIE BAY (AWLS) EQUIPMENTS	19-Jul-2025	09:00	19-Jul-2025	18:00		PLANNED	Approved	19-Jul-25	09:00	19-Jul-25	18:00	
609	RQ2261	OCC_232	ntpcos_sd	BAY	407 MAIN BAY - 400KV AURAIYA(NT)-AGRA(PG) (PG) CKT-2 AT AURAIYA(NT)	POWER GRID	C	Bus bar protection R&M work.	19-Jul-2025	08:00	25-Jul-2025	18:00	With 408 Tie Bay. Bus bar protection will be put out of service from 3July to 16Aug, 2025 too integrate the new bus bar protection scheme,	PLANNED	Approved	19-Jul-25	08:00	25-Jul-25	18:00	
610	RQ2257	OCC_232	cpcc3_sd	BAY	427 MAIN BAY - 400KV GORAKHPUR(PG)-MOTIHARI(BS) (UNDEF) CKT-2 AT GORAKHPUR(PG)	POWER GRID	C	Overhauling of Circuit Breaker at Gorakhpur	15-Jul-2025	09:00	18-Jul-2025	18:00		PLANNED	Approved	15-Jul-25	09:00	18-Jul-25	18:00	
611	RQ2261	OCC_232	ntpcos_sd	BAY	419 MAIN BAY - 400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-2 (POWERGRID) AT 400 KV AURAIYA(NT)	POWER GRID	C	Bus bar protection R&M work.	12-Jul-2025	08:00	18-Jul-2025	18:00	With 420 Tie Bay. Bus bar protection will be put out of service from 3July to 16Aug, 2025 too integrate the new bus bar protection scheme,	PLANNED	Approved	12-Jul-25	08:00	18-Jul-25	18:00	

612	RQ2255	OCC_232	cpcc1_sd	BAY	433 MAIN BAY - 400KV KANPUR-BALLABHGARH (PG) CKT-1 AT BALLABHGARH(PG)	POWER GRID	C	CB over hauling	10-Jul-2025	08:00	12-Jul-2025	20:00		PLANNED	Approved	10-Jul-25	08:00	12-Jul-25	20:00	
613	RQ2255	OCC_232	cpcc1_sd	BAY	432 TIE BAY - 400 KV KANPUR-BALLABHGARH (PG) CKT-1 AND FUTURE AT BALLABHGARH(PG)	POWER GRID	C	CB over hauling	07-Jul-2025	08:00	09-Jul-2025	20:00		PLANNED	Approved	07-Jul-25	08:00	09-Jul-25	20:00	
614	RQ2261	OCC_232	ntpcos_sd	BAY	418 MAIN BAY - 400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-1 (POWERGRID) AT 400 KV AURAIYA(NT)	POWER GRID	C	Bus bar protection R&M work.	05-Jul-2025	08:00	11-Jul-2025	18:00	With 417 Tie Bay. Bus bar protection will be put out of service from 3July to 16Aug, 2025 too integrate the new bus bar protection scheme,	PLANNED	Approved	05-Jul-25	08:00	11-Jul-25	18:00	
615	RQ2255	OCC_232	cpcc1_sd	BAY	429 TIE BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV BALLABHGARH(PG) (POWERGRID) AND 400KV BUS 4 AT BALLABHGARH(PG) AT 400 KV BALLABHGARH(PG) (POWERGRID)	POWER GRID	C	CB over hauling	04-Jul-2025	08:00	06-Jul-2025	20:00		PLANNED	Approved	04-Jul-25	08:00	06-Jul-25	20:00	
616	RQ2259	OCC_232	cpcc3_sd	BAY	405 TIE BAY - 400 KV ALIGARH(PG)-PRITHALA (GPTL) (NRSS XXIX) CKT-2 AND 765/400 KV 1500 MVA ICT 2 AT ALIGARH(PG) AT 400 KV ALIGARH(PG)	POWER GRID	D	AMP Work	04-Jul-2025	08:00	04-Jul-2025	18:00		PLANNED	Approved	04-Jul-25	08:00	04-Jul-25	18:00	
617	RQ2259	OCC_232	cpcc3_sd	BAY	406 MAIN BAY - 400 KV ALIGARH(PG)-PRITHALA (GPTL) (NRSS XXIX) CKT-2 AT ALIGARH(PG)	POWER GRID	D	AMP Work	04-Jul-2025	08:00	04-Jul-2025	18:00		PLANNED	Approved	04-Jul-25	08:00	04-Jul-25	18:00	

618	RQ2259	OCC_232	cpcc3_sd	BAY	W1.WCC.Q1 BAY BUS-2 & 2A SECTIONALIZER BUS SECTIONALIZER BAY - 400KV AGRA(PG) - BUS 2 (POWERGRID) AND FUTURE AT 400 KV AGRA(PG) (POWERGRID)	POWER GRID	D	For AMP of 400KV WCA BUS 2 SECTIONALIZER (WCA.Q1) BAY	02-Jul-2025	09:00	02-Jul-2025	18:00		PLANNED	Approved	02-Jul-25	09:00	02-Jul-25	18:00	
619	RQ2256	OCC_232	cpcc1_sd	BAY	414 TIE BAY - 400 KV BHADLA_2 (PG)- ADANIGE4PL_SL_ BHD2_PG (UNDEF) CKT-1 (POWERGRID) AND FUTURE AT 400 KV BHADLA_2 (PG) (POWERGRID)	POWER GRID	C	Bay Extension for 765 kV ICT-5	01-Jul-2025	18:00	31-Jul-2025	23:00		PLANNED	Rejected					400 KV Avaada Pooling SL_BKN_PG (AEPL)- Bikaner(PG) (AEPL) Ckt-1 is radially evacuating approx 500MW solar generation of Adani green energy 25 limited and line will remain connected with 415 main bay only. Shutdown may be allowed subject to AGE2SL consent.
620	RQ2255	OCC_232	cpcc1_sd	BAY	428 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV BALLABHGARH(P G) AND 400KV BUS 3 AT BALLABHGARH(P G)	POWER GRID	C	CB over hauling	01-Jul-2025	08:00	03-Jul-2025	20:00		PLANNED	Approved	01-Jul-25	08:00	03-Jul-25	20:00	
621	RQ2261	OCC_232	slcdcrs_sd	BAY	40752C MAIN BAY - 765/400KV 1500 MVA ICT 1 AT PHAGI(RS)	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF ASSOCITED BAY EQUIPMENTS	30-Jul-2025	08:00	30-Jul-2025	18:00		PLANNED	Approved	30-Jul-25	08:00	30-Jul-25	18:00	
622	RQ2261	OCC_232	slcdcrs_sd	BAY	40352T TIE BAY - 400 KV MERTA-KANKANI (RS) CKT-1 AND FUTURE AT 400 KV MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY EQUIPMENTS	24-Jul-2025	08:00	24-Jul-2025	18:00		PLANNED	Approved	24-Jul-25	08:00	24-Jul-25	18:00	
623	RQ2261	OCC_232	slcdcrs_sd	BAY	40252T TIE BAY - 400 KV KANKROLI(PG)- JODHPUR(RS) (PG) CKT-1 (RRVPNL) AND FUTURE AT 400 KV JODHPUR(RS) (RRVPNL)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	22-Jul-2025	15:00	22-Jul-2025	23:00		PLANNED	Approved	22-Jul-25	15:00	22-Jul-25	23:00	
624	RQ2261	OCC_232	slcdcrs_sd	BAY	40452T TIE BAY - 400 KV BHADLA-MERTA (RS) CKT-1 AND 400/220 KV 315 MVA ICT 1 AT MERTA(RS) AT 400 KV MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY EQUIPMENTS	21-Jul-2025	08:00	21-Jul-2025	18:00		PLANNED	Approved	21-Jul-25	08:00	21-Jul-25	18:00	

625	RQ2261	OCC_232	slcdcrs_sd	BAY	40252A MAIN BAY - 50 MVAR LR ON BIKANER-MERTA (RS) CKT-1 @MERTA(RS) AT BIKANER-MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY EQUIPMENTS	18-Jul-2025	08:00	18-Jul-2025	18:00		PLANNED	Approved	18-Jul-25	08:00	18-Jul-25	18:00	
626	RQ2261	OCC_232	slcdcrs_sd	BAY	401052T TIE BAY - 765/400KV 1500 MVA ICT 2 AT PHAGI(RS) AND 400KV PHAGI-AJMER (RS) CKT-1	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF Tie BAY EQUIPMENTS	17-Jul-2025	08:00	17-Jul-2025	18:00		PLANNED	Approved	17-Jul-25	08:00	17-Jul-25	18:00	
627	RQ2261	OCC_232	slcdcrs_sd	BAY	419 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT PHAGI(RS)	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF ASSOCIATED BAY EQUIPMENTS	11-Jul-2025	08:00	11-Jul-2025	18:00		PLANNED	Approved	11-Jul-25	08:00	11-Jul-25	18:00	
628	RQ2261	OCC_232	slcdcrs_sd	BAY	402 TIE BAY - 400KV AJMER-BHILWARA (RS) CKT-1 AND FUTURE AT AJMER(RS)	RRVPNL	D	Half Yearly maintenance work of associated equipments of 400 kV Ajmer-Bhilwara-I Tie Bay (402) to be carried out by M/s Kay Cee Energy Infra Ltd, Kota	08-Jul-2025	08:00	08-Jul-2025	18:00		PLANNED	Approved	08-Jul-25	08:00	08-Jul-25	18:00	
629	RQ2262	OCC_232	cpcc1_sd	BAY	40552T TIE BAY - 400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-1 (RRVPNL) AND 400 KV HEERAPURA-HINDAUN (RS) CKT-1 AT 400 KV HEERAPURA(RS) (RRVPNL)	RRVPNL	C	CB, Isolator and CT retro-fitment work	01-Jul-2025	09:00	31-Jul-2025	18:00		PLANNED	Approved	01-Jul-25	09:00	31-Jul-25	18:00	
630	RQ2256	OCC_232	cpcc2_sd	BAY	406 MAIN BAY - 400/220KV 315 MVA ICT 3 AT ABDULLAPUR(PG) AND SELECT		C	For CB overhauling	27-Jul-2025	09:00	29-Jul-2025	18:00	Kindly approve.	PLANNED	Approved	27-Jul-25	09:00	29-Jul-25	18:00	
631	RQ2256	OCC_232	cpcc2_sd	BAY	405 MAIN BAY - 400KV NEWWANPOH-WAGOORA (PG) CKT-1 AT WAGOORA(PG)		C	For Pole and interrupter overhauling in 40452 Pneumatic CB, Line shall remain charged through 400kV TBC Bay	21-Jul-2025	09:00	26-Jul-2025	18:00	Kindly approve.	PLANNED	Approved	21-Jul-25	09:00	26-Jul-25	18:00	
632	RQ2256	OCC_232	cpcc2_sd	BAY	404 MAIN BAY - 400KV NEWWANPOH-WAGOORA (PG) CKT-2 AT WAGOORA(PG)		C	For Pole and interrupter overhauling in 40552 Pneumatic CB. Line shall remain charged through 400kV TBC Bay	03-Jul-2025	09:00	10-Jul-2025	18:00	Kindly approve.	PLANNED	Approved	03-Jul-25	09:00	10-Jul-25	18:00	

633	RQ2261	OCC_232	sldcdv_sd	BAY	414 TIE BAY - 400 KV BAWANA CCGTB(DTL)-BAHADURGARH(PG) (PG) CKT-1 AND 400 KV BAWANA CCGTB(DTL)-BHIWANI(PG) (PG) CKT-1 AT BAWANA CCGTB(DTL)	DTL/PR AGATI CCGT	D	Testing of Bay equipments and Bay maintenance works	22-Jul-2025	08:00	24-Jul-2025	18:00	400kV Bhadurgarh remain in service through Bay 413 and Bhiwani ckt remain in service through Bay 415	PLANNED	Approved	22-Jul-25	08:00	24-Jul-25	18:00	
634	RQ2261	OCC_232	sldcdv_sd	BAY	402 TIE BAY - 400/11 KV 253 MVA GT 1 AT BAWANA CCGTB(DTL) (DTL) AND 400/118 KV 253 MVA GT 2 AT BAWANA CCGTB(DTL) AT 400 KV BAWANA CCGTB(DTL) (DTL)	DTL	D	Testing of Bay equipments and Bay maintenance works	15-Jul-2025	08:00	17-Jul-2025	18:00	GT -1 remain in service through main Bay 401 and GT-2 remain in service through 403	PLANNED	Approved	15-Jul-25	08:00	17-Jul-25	18:00	
635	RQ2257	OCC_232	stuup_sd	BAY	410 MAIN BAY - 400 KV SAMBHAL_PRSTL - RAMPUR_PRSTL (UP) CKT-2 (UPPTCL) AT 400 KV SAMBHAL_PRSTL (UP)	UPPTCL	C	CB Interrupter replacement work	14-Jul-2025	10:00	24-Jul-2025	17:00		PLANNED	Approved	14-Jul-25	10:00	24-Jul-25	17:00	
636	RQ2261	OCC_232	sldcrs_sd	BAY	407 MAIN BAY - 400KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2 AT KAWAI SCTPS(APR)	APL	D	Annual maintenance and testing of Bay equipments (CB & CT)	14-Jul-2025	08:00	14-Jul-2025	18:00		PLANNED	Approved	14-Jul-25	08:00	14-Jul-25	18:00	
637	RQ2261	OCC_232	sldcrs_sd	BAY	403 MAIN BAY - 400KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1 AT KAWAI SCTPS(APR)	APL	D	Annual maintenance and testing of Bay equipments (CB & CT)	11-Jul-2025	08:00	11-Jul-2025	18:00		PLANNED	Approved	11-Jul-25	08:00	11-Jul-25	18:00	
638	RQ2261	OCC_232	apl_sd	BAY	407C MAIN BAY - 400 KV MAHINDERGARH(APL)-FILTER BANK Z3 (ADANI) AT 400 KV MAHINDERGARH(APL)	ADANI	D	Annual Maintenance of AC Filter-3 400KV Bus	10-Jul-2025	09:30	10-Jul-2025	18:30	AC Filter 1 & 2 Bus will be in Service	PLANNED	Approved	10-Jul-25	09:30	10-Jul-25	18:30	
639	RQ2261	OCC_232	apl_sd	BAY	404C MAIN BAY - 400 KV MAHINDERGARH(APL)-FILTER BANK Z2 (ADANI) AT 400 KV MAHINDERGARH(APL)	ADANI	D	Annual Maintenance of AC Filter-2 400KV Bus	09-Jul-2025	09:30	09-Jul-2025	18:30	AC Filter 1 & 3 Bus will be in Service	PLANNED	Approved	09-Jul-25	09:30	09-Jul-25	18:30	

640	RQ2261	OCC_232	apl_sd	BAY	404B TIE BAY - 400 KV MAHINDERGARH(APL)-FILTER BANK Z1 (ADANI) AND 400 KV MAHINDERGARH(APL)-FILTER BANK Z2 AT 400 KV MAHINDERGARH(APL) (ADANI)	ADANI	D	Annual Maintenance of AC Filter-2 400KV Bus	09-Jul-2025	09:30	09-Jul-2025	18:30	AC Filter 1 & 3 Bus will be in Service	PLANNED	Approved	09-Jul-25	09:30	09-Jul-25	18:30	
641	RQ2259	OCC_232	ntpcos_sd	BAY	425 TIE BAY - 400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-2 AND FUTURE AT RIHAND(NT)	NTPC	C	Overhauling of 400KV BHEL circuit breaker by OEM	01-Jul-2025	08:00	12-Jul-2025	18:00	PO is expiring soon. shutdown is required for completion of work	PLANNED	Approved	01-Jul-25	08:00	12-Jul-25	18:00	
642	RQ2256	OCC_232	cpcc3_sd	BAY	402 TIE BAY - 400 KV AVAADA POOLING SL_BKN_PG (AEPL)-BIKANER(PG) (AEPL) CKT-1 (AEPL) AND FUTURE AT 400 KV BIKANER(PG) (AEPL)	AEPL	C	Under SS-104, Transfer of PUA and PUB of Tie Bay 402 to ICT-4 LV side main bay 401	01-Jul-2025	08:00	10-Jul-2025	23:00		PLANNED	Rejected					400 KV Avaada Pooling SL_BKN_PG (AEPL)-Bikaner(PG) (AEPL) Ckt-1 is radially evacuating approx 900MW solar generation of Avaada plant and line will remain connected with 403 main bay only. Shutdown may be allowed subject to Avaada consent.
643	RQ2261	OCC_232	sldcuk_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT RISHIKESH(UK)	PTCUL	D	Preventive Maintenance	31-Jul-2025	10:00	31-Jul-2025	15:00		PLANNED	Approved	31-Jul-25	10:00	31-Jul-25	15:00	
644	RQ2261	OCC_232	sldcuk_sd	TRANSFORMER	400/220 KV 240 MVA ICT 1 AT RISHIKESH(UK)	PTCUL	D	To attend Leakage	30-Jul-2025	10:00	30-Jul-2025	17:00		PLANNED	Approved	30-Jul-25	10:00	30-Jul-25	17:00	
645	RQ2259	OCC_232	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DEEDWANA(MTS)	RRVPNL, ATSL	D	Reliability life assessment of transformer	28-Jul-2025	16:00	29-Jul-2025	23:59		PLANNED	Approved	28-Jul-25	16:00	29-Jul-25	23:59	
646	RQ2259	OCC_232	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DEEDWANA(MTS)	RRVPNL, ATSL	D	Reliability life assessment of transformer	24-Jul-2025	16:00	25-Jul-2025	23:59		PLANNED	Approved	24-Jul-25	16:00	25-Jul-25	23:59	
647	RQ2257	OCC_232	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SOHAWAL(PG)	POWER GRID	D	Relay Testing and Protection Scheme Implementation	27-Jul-2025	09:00	27-Jul-2025	18:00		PLANNED	Approved	27-Jul-25	09:00	27-Jul-25	18:00	
648	RQ2257	OCC_232	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANPUR(PG)	POWER GRID	D	AMP of ICT-1 at Kanpur	22-Jul-2025	08:00	22-Jul-2025	18:00		PLANNED	Approved	22-Jul-25	08:00	22-Jul-25	18:00	
649	RQ2257	OCC_232	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KANPUR(PG)	POWER GRID	D	AMP of ICT-2 at Kanpur	21-Jul-2025	08:00	21-Jul-2025	18:00		PLANNED	Approved	21-Jul-25	08:00	21-Jul-25	18:00	
650	RQ2257	OCC_232	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT SOHAWAL(PG)	POWER GRID	D	Protection Scheme Implementation & AMP	13-Jul-2025	09:00	13-Jul-2025	18:00		PLANNED	Approved	13-Jul-25	09:00	13-Jul-25	18:00	
651	RQ2257	OCC_232	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT GORAKHPUR(PG)	POWER GRID	C	400KV Bus Bar relay retro-fitting work	11-Jul-2025	09:00	12-Jul-2025	18:00		PLANNED	Approved	11-Jul-25	09:00	12-Jul-25	18:00	

652	RQ2257	OCC_232	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GORAKHPUR(PG)	POWER GRID	C	400KV Bus Bar relay retro-fittment work	09-Jul-2025	09:00	10-Jul-2025	18:00		PLANNED	Approved	09-Jul-25	09:00	10-Jul-25	18:00	
653	RQ2257	OCC_232	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GORAKHPUR(PG)	POWER GRID	C	400KV Bus Bar relay retro-fittment work	07-Jul-2025	09:00	08-Jul-2025	18:00		PLANNED	Approved	07-Jul-25	09:00	08-Jul-25	18:00	
654	RQ2262	OCC_232	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BASSI(PG)	POWER GRID	C	B-Phase IV (245kV) Bushing replacement work	01-Jul-2025	09:00	08-Jul-2025	18:00		PLANNED	Rejected					May be rejected and planned after 15th September,2025 due to high demand period of Northern region.
655	RQ2254	OCC_232	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BIKANER_2 (PBTSL)		D	For Bay Extension works	26-Jul-2025	17:00	27-Jul-2025	23:00		PLANNED	Approved	26-Jul-25	17:00	27-Jul-25	23:00	
656	RQ2254	OCC_232	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BIKANER_2 (PBTSL)		D	For Bay Extension works	24-Jul-2025	17:00	25-Jul-2025	23:00		PLANNED	Approved	24-Jul-25	17:00	25-Jul-25	23:00	
657	RQ2254	OCC_232	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BHADLA(PG)		D	For compliance of CoE audit and AM Circulars, PRD Switch replacement	24-Jul-2025	16:00	24-Jul-2025	23:00		PLANNED	Approved	24-Jul-25	16:00	24-Jul-25	23:00	
658	RQ2254	OCC_232	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	23-Jul-2025	18:00	24-Jul-2025	23:00		PLANNED	Approved	23-Jul-25	18:00	24-Jul-25	23:00	
659	RQ2254	OCC_232	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT BHADLA(PG)		D	For compliance of CoE audit and AM Circulars, PRD Switch replacement	23-Jul-2025	16:00	23-Jul-2025	23:00		PLANNED	Approved	23-Jul-25	16:00	23-Jul-25	23:00	
660	RQ2254	OCC_232	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BAGHPAT(PG)		D	GENERAL AMP along with protection AMP work	23-Jul-2025	09:00	23-Jul-2025	18:00		PLANNED	Approved	23-Jul-25	09:00	23-Jul-25	18:00	
661	RQ2254	OCC_232	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BIKANER_2 (PBTSL)		D	For Bay Extension works	22-Jul-2025	17:00	23-Jul-2025	23:00		PLANNED	Approved	22-Jul-25	17:00	23-Jul-25	23:00	
662	RQ2254	OCC_232	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT BHADLA(PG)		D	For compliance of CoE audit and AM Circulars, PRD Switch replacement	22-Jul-2025	16:00	22-Jul-2025	23:00		PLANNED	Approved	22-Jul-25	16:00	22-Jul-25	23:00	
663	RQ2254	OCC_232	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	21-Jul-2025	18:00	22-Jul-2025	23:00		PLANNED	Approved	21-Jul-25	18:00	22-Jul-25	23:00	
664	RQ2254	OCC_232	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BIKANER_2 (PBTSL)		D	For Bay Extension works	21-Jul-2025	17:00	25-Jul-2025	23:00		PLANNED	Approved	21-Jul-25	17:00	25-Jul-25	23:00	
665	RQ2254	OCC_232	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BIKANER_2 (PBTSL)		D	For Bay Extension works	21-Jul-2025	17:00	25-Jul-2025	23:00		PLANNED	Approved	21-Jul-25	17:00	25-Jul-25	23:00	
666	RQ2257	OCC_232	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT PATIALA(PG)		C	For AMP WORKS & Internal Inspection	21-Jul-2025	10:00	26-Jul-2025	17:30	Kindly approve.	PLANNED	Rejected					May be allowed on daily basis

667	RQ2254	OCC_232	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BAGHPAT(PG)		C	For SF6 gas leakage arrest work in 220 KV side LA of Y-phase and Genereal AMP Works	21-Jul-2025	09:00	22-Jul-2025	18:00		PLANNED	Approved	21-Jul-25	09:00	22-Jul-25	18:00	Shutdown may be planned on weekend subject to UP consent
668	RQ2254	OCC_232	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	19-Jul-2025	18:00	20-Jul-2025	23:00		PLANNED	Approved	19-Jul-25	18:00	20-Jul-25	23:00	
669	RQ2254	OCC_232	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT BHADLA(PG)		D	For compliance of CoE audit and AM Circulars, PRD Switch replacement	19-Jul-2025	16:00	19-Jul-2025	23:00		PLANNED	Approved	19-Jul-25	16:00	19-Jul-25	23:00	
670	RQ2255	OCC_232	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 9 AT FATEHGARH_II(PG)		D	FOR AMP RELATED WORK & COE COMPLIANCES	18-Jul-2025	17:00	19-Jul-2025	23:59		PLANNED	Approved	18-Jul-25	17:00	19-Jul-25	23:59	
671	RQ2254	OCC_232	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BHADLA(PG)		D	For compliance of CoE audit and AM Circulars, PRD Switch replacement	18-Jul-2025	16:00	18-Jul-2025	23:00		PLANNED	Approved	18-Jul-25	16:00	18-Jul-25	23:00	
672	RQ2254	OCC_232	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	17-Jul-2025	18:00	18-Jul-2025	23:00		PLANNED	Approved	17-Jul-25	18:00	18-Jul-25	23:00	
673	RQ2254	OCC_232	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BHADLA(PG)		D	For compliance of CoE audit and AM Circulars, PRD Switch replacement	17-Jul-2025	16:00	17-Jul-2025	23:00		PLANNED	Approved	17-Jul-25	16:00	17-Jul-25	23:00	
674	RQ2257	OCC_232	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT WAGOORA(PG)		D	For AMP works-	17-Jul-2025	10:00	17-Jul-2025	17:00	Kindly approve.	PLANNED	Approved	17-Jul-25	10:00	17-Jul-25	17:00	
675	RQ2255	OCC_232	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT FATEHGARH_II(PG)		D	FOR AMP RELATED WORK & COE COMPLIANCES	16-Jul-2025	17:00	17-Jul-2025	23:59		PLANNED	Approved	16-Jul-25	17:00	17-Jul-25	23:59	
676	RQ2254	OCC_232	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	15-Jul-2025	18:00	16-Jul-2025	23:00		PLANNED	Approved	15-Jul-25	18:00	16-Jul-25	23:00	
677	RQ2255	OCC_232	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT FATEHGARH_II(PG)		D	FOR AMP RELATED WORK & COE COMPLIANCES	15-Jul-2025	17:00	15-Jul-2025	23:59		PLANNED	Approved	15-Jul-25	17:00	15-Jul-25	23:59	
678	RQ2254	OCC_232	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BHADLA(PG)		D	For compliance of CoE audit and AM Circulars, PRD Switch replacement	15-Jul-2025	16:00	15-Jul-2025	23:00		PLANNED	Approved	15-Jul-25	16:00	15-Jul-25	23:00	
679	RQ2257	OCC_232	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT WAGOORA(PG)		D	For AMP works-	15-Jul-2025	10:00	15-Jul-2025	17:00	Kindly approve.	PLANNED	Approved	15-Jul-25	10:00	15-Jul-25	17:00	
680	RQ2255	OCC_232	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT FATEHGARH_II(PG)		D	FOR AMP RELATED WORK & COE COMPLIANCES	14-Jul-2025	17:00	14-Jul-2025	23:59		PLANNED	Approved	14-Jul-25	17:00	14-Jul-25	23:59	
681	RQ2254	OCC_232	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA(PG)		D	For compliance of CoE audit and AM Circulars, PRD Switch replacement	14-Jul-2025	16:00	14-Jul-2025	23:00		PLANNED	Approved	14-Jul-25	16:00	14-Jul-25	23:00	

682	RQ2254	OCC_232	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	13-Jul-2025	18:00	14-Jul-2025	23:00		PLANNED	Approved	13-Jul-25	18:00	14-Jul-25	23:00	
683	RQ2254	OCC_232	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MEERUT_PMSTL (UP)		D	for AMP work	12-Jul-2025	08:00	12-Jul-2025	18:00		PLANNED	Approved	12-Jul-25	08:00	12-Jul-25	18:00	
684	RQ2254	OCC_232	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	11-Jul-2025	18:00	12-Jul-2025	23:00		PLANNED	Approved	11-Jul-25	18:00	12-Jul-25	23:00	
685	RQ2254	OCC_232	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT BIKANER_2 (PBTL)		D	For Bay Extension works	11-Jul-2025	17:00	14-Jul-2025	23:00		PLANNED	Approved	11-Jul-25	17:00	14-Jul-25	23:00	
686	RQ2255	OCC_232	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT FATEHGARH_II(PG)		D	FOR AMP RELATED WORK & COE COMPLIANCES	11-Jul-2025	17:00	12-Jul-2025	23:59		PLANNED	Approved	11-Jul-25	17:00	12-Jul-25	23:59	
687	RQ2254	OCC_232	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BHINMAL(PG)		D	AMP Work	10-Jul-2025	09:00	10-Jul-2025	18:00		PLANNED	Approved	10-Jul-25	09:00	10-Jul-25	18:00	
688	RQ2254	OCC_232	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ROORKEE(PG)		D	relay retrofiment work	10-Jul-2025	09:00	10-Jul-2025	18:00		PLANNED	Approved	10-Jul-25	09:00	10-Jul-25	18:00	
689	RQ2254	OCC_232	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MEERUT_PMSTL (UP)		D	for AMP work	10-Jul-2025	08:00	10-Jul-2025	18:00		PLANNED	Approved	10-Jul-25	08:00	10-Jul-25	18:00	
690	RQ2254	OCC_232	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	09-Jul-2025	18:00	10-Jul-2025	23:00		PLANNED	Approved	09-Jul-25	18:00	10-Jul-25	23:00	
691	RQ2255	OCC_232	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT FATEHGARH_II(PG)		D	FOR AMP RELATED WORK & COE COMPLIANCES	09-Jul-2025	17:00	10-Jul-2025	23:59		PLANNED	Approved	09-Jul-25	17:00	10-Jul-25	23:59	
692	RQ2257	OCC_232	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MOGA(PG)		D	AMP Work of 400 kV ICT-2, 220 kV CT Replacement and 220 kV Bus Bar relay retrofitting work of 220 kV Bus-1	09-Jul-2025	14:00	09-Jul-2025	23:00	Kindly approve.	PLANNED	Approved	09-Jul-25	14:00	09-Jul-25	23:00	
693	RQ2254	OCC_232	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ROORKEE(PG)		D	relay retrofiment work	09-Jul-2025	09:00	09-Jul-2025	18:00		PLANNED	Approved	09-Jul-25	09:00	09-Jul-25	18:00	
694	RQ2257	OCC_232	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT MOGA(PG)		D	Bus Bar relay retrofitting work of 220 kV Bus-1	09-Jul-2025	09:00	09-Jul-2025	13:00	Kindly approve.	PLANNED	Approved	09-Jul-25	09:00	09-Jul-25	13:00	
695	RQ2257	OCC_232	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MOGA(PG)		D	Bus Bar relay retrofitting work of 220 kV Bus-1	08-Jul-2025	14:00	08-Jul-2025	18:00	Kindly approve.	PLANNED	Approved	08-Jul-25	14:00	08-Jul-25	18:00	
696	RQ2257	OCC_232	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SAMBA(PG)		D	For AMP works-	08-Jul-2025	10:00	08-Jul-2025	17:00	Kindly approve.	PLANNED	Approved	08-Jul-25	10:00	08-Jul-25	17:00	
697	RQ2257	OCC_232	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KISHENPUR(PG)		D	For AMP works-	08-Jul-2025	10:00	08-Jul-2025	17:00	Kindly approve.	PLANNED	Approved	08-Jul-25	10:00	08-Jul-25	17:00	
698	RQ2257	OCC_232	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MOGA(PG)		D	Bus Bar relay retrofitting work of 220 kV Bus-1	08-Jul-2025	09:00	08-Jul-2025	13:00	Kindly approve.	PLANNED	Approved	08-Jul-25	09:00	08-Jul-25	13:00	

699	RQ2255	OCC_232	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT FATEHGARH_III(PG)		D	FOR AMP RELATED WORK & COE COMPLIANCES	07-Jul-2025	17:00	08-Jul-2025	23:59		PLANNED	Approved	07-Jul-25	17:00	08-Jul-25	23:59	
700	RQ2254	OCC_232	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BIKANER(PG)		D	for AMP work	07-Jul-2025	17:00	07-Jul-2025	23:00		PLANNED	Approved	07-Jul-25	17:00	07-Jul-25	23:00	
701	RQ2254	OCC_232	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT BIKANER_2 (PBTL)		D	For Bay Extension works	06-Jul-2025	17:00	10-Jul-2025	23:00		PLANNED	Approved	06-Jul-25	17:00	10-Jul-25	23:00	
702	RQ2254	OCC_232	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT BIKANER_2 (PBTL)		D	For Bay Extension works	06-Jul-2025	17:00	10-Jul-2025	23:00		PLANNED	Approved	06-Jul-25	17:00	10-Jul-25	23:00	
703	RQ2254	OCC_232	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BIKANER(PG)		D	for AMP work	04-Jul-2025	17:00	04-Jul-2025	23:00		PLANNED	Approved	04-Jul-25	17:00	04-Jul-25	23:00	
704	RQ2257	OCC_232	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KALA AMB(PKTL)		D	For AMP works-	04-Jul-2025	10:00	04-Jul-2025	17:00	Kindly approve.	PLANNED	Approved	04-Jul-25	10:00	04-Jul-25	17:00	
705	RQ2257	OCC_232	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HAMIRPUR(PG)		D	For AMP of ICT, Insulation Coating on Tertiary Bushing Live portion and Connectors, OSR modification as per CC-Protection circular, Change in PRD Limit Switch/ TBs	04-Jul-2025	10:00	04-Jul-2025	17:00	Kindly approve.	PLANNED	Approved	04-Jul-25	10:00	04-Jul-25	17:00	
706	RQ2255	OCC_232	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FATEHGARH_II(PG)		D	FOR AMP RELATED WORK & COE COMPLIANCES	03-Jul-2025	17:00	04-Jul-2025	23:59		PLANNED	Approved	03-Jul-25	17:00	04-Jul-25	23:59	
707	RQ2257	OCC_232	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT KISHENPUR(PG)		D	For AMP works-	03-Jul-2025	10:00	03-Jul-2025	17:00	Kindly approve.	PLANNED	Approved	03-Jul-25	10:00	03-Jul-25	17:00	
708	RQ2254	OCC_232	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BHIWADI(PG)		D	Bus Bar Relay Testing	03-Jul-2025	09:00	03-Jul-2025	20:30		PLANNED	Approved	03-Jul-25	09:00	03-Jul-25	20:30	
709	RQ2254	OCC_232	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BIKANER(PG)		D	for AMP work	02-Jul-2025	17:00	02-Jul-2025	23:00		PLANNED	Approved	02-Jul-25	17:00	02-Jul-25	23:00	
710	RQ2260	OCC_232	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT PATIALA(PG)		D	Testing of 220 KV Bus-1 after retrofitting of relays	02-Jul-2025	13:00	02-Jul-2025	16:00	Kindly approve.	PLANNED	Approved	02-Jul-25	13:00	02-Jul-25	16:00	
711	RQ2257	OCC_232	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HAMIRPUR(PG)		D	For AMP of ICT, Insulation Coating on Tertiary Bushing Live portion and Connectors, OSR modification as per CC-Protection circular, Change in PRD Limit Switch/ TBs	02-Jul-2025	10:00	02-Jul-2025	17:00	Kindly approve.	PLANNED	Approved	02-Jul-25	10:00	02-Jul-25	17:00	

712	RQ2257	OCC_232	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PARBATI POOLING BANALA(PG)		C	Replacement of ICT-2 B phase Unit with spare-	02-Jul-2025	10:00	04-Jul-2025	17:00	Kindly approve.	PLANNED	Approved	02-Jul-25	10:00	04-Jul-25	17:00	
713	RQ2257	OCC_232	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KALA AMB(PKTL)		D	For AMP works-	02-Jul-2025	10:00	02-Jul-2025	17:00	Kindly approve.	PLANNED	Approved	02-Jul-25	10:00	02-Jul-25	17:00	
714	RQ2254	OCC_232	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BHIWADI(PG)		D	Bus Bar Relay Testing	02-Jul-2025	09:00	02-Jul-2025	20:30		PLANNED	Approved	02-Jul-25	09:00	02-Jul-25	20:30	
715	RQ2257	OCC_232	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT PATIALA(PG)		D	Testing of 220 KV Bus-1 after retrofitting of relays	02-Jul-2025	09:00	02-Jul-2025	12:00	Kindly approve.	PLANNED	Approved	02-Jul-25	09:00	02-Jul-25	12:00	
716	RQ2255	OCC_232	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FATEHGARH_II(PG)		D	FOR AMP RELATED WORK & COE COMPLIANCES	01-Jul-2025	17:00	02-Jul-2025	23:59		PLANNED	Approved	01-Jul-25	17:00	02-Jul-25	23:59	
717	RQ2257	OCC_232	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PATIALA(PG)		D	Testing of 220 KV Bus-1 after retrofitting of relays	01-Jul-2025	15:00	01-Jul-2025	18:00	Kindly approve.	PLANNED	Approved	01-Jul-25	15:00	01-Jul-25	18:00	
718	RQ2260	OCC_232	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT PATIALA(PG)		D	Testing of 220 KV Bus-1 after retrofitting of relays	01-Jul-2025	11:00	01-Jul-2025	14:00	Kindly approve.	PLANNED	Approved	01-Jul-25	11:00	01-Jul-25	14:00	
719	RQ2257	OCC_232	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT FATEHABAD(PG)		D	For AMP works-	01-Jul-2025	10:00	01-Jul-2025	17:00	Kindly approve.	PLANNED	Approved	01-Jul-25	10:00	01-Jul-25	17:00	
720	RQ2254	OCC_232	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BHIWADI(PG)		D	Bus Bar Relay Testing	01-Jul-2025	09:00	01-Jul-2025	20:30		PLANNED	Approved	01-Jul-25	09:00	01-Jul-25	20:30	
721	RQ2257	OCC_232	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NALLAGARH(PG)		D	For ICT-4 Augumentation work at Nalagarh ss due to shifting if GIS module on platform	01-Jul-2025	09:00	01-Jul-2025	18:00	Under construction head.Kindly approve.	PLANNED	Approved	01-Jul-25	09:00	01-Jul-25	18:00	
722	RQ2250	OCC_232	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT SULTANPUR(UP)	UPPTCL	C	For Preventive Maintenance of ICT	23-Jul-2025	10:00	23-Jul-2025	17:00		PLANNED	Approved	23-Jul-25	10:00	23-Jul-25	17:00	
723	RQ2250	OCC_232	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SULTANPUR(UP)	UPPTCL	C	For Preventive Maintenance of ICT	22-Jul-2025	10:00	22-Jul-2025	17:00		PLANNED	Approved	22-Jul-25	10:00	22-Jul-25	17:00	
724	RQ2250	OCC_232	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SULTANPUR(UP)	UPPTCL	C	For Preventive Maintenance of ICT	17-Jul-2025	10:00	17-Jul-2025	17:00		PLANNED	Approved	17-Jul-25	10:00	17-Jul-25	17:00	
725	RQ2250	OCC_232	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PANKI(UP)	UPPTCL	C	* SHUTDOWN OF 315MVA ICT-II FOR REPLACEMENT OF 315MVA ICT-II TO 500MVA ICT-II	16-Jul-2025	10:00	16-Aug-2025	17:00		PLANNED	Approved	16-Jul-25	10:00	16-Aug-25	17:00	
726	RQ2250	OCC_232	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GR.NOIDA(UPC)	UPPTCL	D	Routine testing work will be done of mentioned ICT.	11-Jul-2025	07:00	12-Jul-2025	18:00		PLANNED	Approved	11-Jul-25	07:00	12-Jul-25	18:00	

727	RQ2250	OCC_232	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT PANKI(UP)	UPPTCL	C	* SHUTDOWN OF 500MVA ICT-I FOR BAY MAINTENANCE AND REPLACEMENT OF 220KV B BUS ISO Y PHASE JAW AND ARM AND ADJUSTING AT ABOVE	10-Jul-2025	10:00	11-Jul-2025	17:00		PLANNED	Approved	10-Jul-25	10:00	11-Jul-25	17:00	
728	RQ2250	OCC_232	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT SAMBHAL_PRSTL (UP)	UPPTCL	D	AMP Work	10-Jul-2025	10:00	10-Jul-2025	17:00		PLANNED	Approved	10-Jul-25	10:00	10-Jul-25	17:00	
729	RQ2250	OCC_232	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT SAMBHAL_PRSTL (UP)	UPPTCL	D	AMP Work	09-Jul-2025	10:00	09-Jul-2025	17:00		PLANNED	Approved	09-Jul-25	10:00	09-Jul-25	17:00	
730	RQ2250	OCC_232	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAREILLY(UP)	UPPTCL	C	For Preventive Maintenance works. No supply affected, maintained through 315 MVA ICT I and 315 MVA ICT II	05-Jul-2025	08:00	05-Jul-2025	17:00		PLANNED	Approved	05-Jul-25	08:00	05-Jul-25	17:00	
731	RQ2250	OCC_232	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PANKI(UP)	UPPTCL	C	SHUTDOWN OF 315MVA ICT-II FOR BAY MAINTENANCE	04-Jul-2025	10:00	04-Jul-2025	17:00		PLANNED	Approved	04-Jul-25	10:00	04-Jul-25	17:00	
732	RQ2250	OCC_232	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BAREILLY(UP)	UPPTCL	C	For Preventive Maintenance works. No supply affected, maintained through 315 MVA ICT I and 315 MVA ICT III	04-Jul-2025	08:00	04-Jul-2025	17:00		PLANNED	Approved	04-Jul-25	08:00	04-Jul-25	17:00	
733	RQ2250	OCC_232	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAREILLY(UP)	UPPTCL	C	For Preventive Maintenance works. No supply affected, maintained through 315 MVA ICT II and 315 MVA ICT III	03-Jul-2025	08:00	03-Jul-2025	17:00		PLANNED	Approved	03-Jul-25	08:00	03-Jul-25	17:00	
734	RQ2250	OCC_232	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT UNNAO(UP)	UPPTCL	C	The shutdown is required for replacement of 315MVA ICT 1st with 500MVA ICT against increasing capacity work at 400kV SS Unnao	01-Jul-2025	09:00	15-Sep-2025	18:00		PLANNED	Rejected					May be rejected and planned after 15th September,2025 due to high demand period of Northern region.
735	RQ2261	OCC_232	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT ROPAR(PSTCL)	PSTCL	D	Protection Testing of Bays and related equipments	23-Jul-2025	08:00	24-Jul-2025	18:00		PLANNED	Approved	23-Jul-25	08:00	24-Jul-25	18:00	

736	RQ2261	OCC_232	slcdps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT ROPAR(PSTCL)	PSTCL	D	Protection Testing of Bays and related equipments	21-Jul-2025	08:00	22-Jul-2025	18:00		PLANNED	Approved	21-Jul-25	08:00	22-Jul-25	18:00	
737	RQ2253	OCC_232	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DHANODA(HV)	HVPNL	D	To carry out the annual mtc	16-Jul-2025	09:30	16-Jul-2025	17:00		PLANNED	Approved	16-Jul-25	09:30	16-Jul-25	17:00	
738	RQ2259	OCC_232	slcdcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT JODHPUR(RS)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	16-Jul-2025	08:00	16-Jul-2025	18:00		PLANNED	Approved	16-Jul-25	08:00	16-Jul-25	18:00	
739	RQ2259	OCC_232	slcdcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JODHPUR(RS)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	14-Jul-2025	08:00	14-Jul-2025	18:00		PLANNED	Approved	14-Jul-25	08:00	14-Jul-25	18:00	
740	RQ2259	OCC_232	slcdcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MERTA(RS)	RRVPNL	D	Replacement of B/U relay by AEN (MPT&S), for implementation of Revised SPS	11-Jul-2025	08:00	11-Jul-2025	18:00		PLANNED	Approved	11-Jul-25	08:00	11-Jul-25	18:00	
741	RQ2259	OCC_232	slcdcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AJMER(RS)	RRVPNL	D	Half Yearly maintenance work of 400/220 kV, 315 MVA ICT-I & associated equipments	10-Jul-2025	08:00	10-Jul-2025	18:00		PLANNED	Approved	10-Jul-25	08:00	10-Jul-25	18:00	
742	RQ2259	OCC_232	slcdcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MERTA(RS)	RRVPNL	D	Replacement of B/U relay by AEN (MPT&S), for implementation of Revised SPS	07-Jul-2025	08:00	07-Jul-2025	18:00		PLANNED	Approved	07-Jul-25	08:00	07-Jul-25	18:00	
743	RQ2259	OCC_232	slcdcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT RAJWEST(RW)	RRVPNL	D	Planned maintenance	07-Jul-2025	08:00	07-Jul-2025	18:00		PLANNED	Approved	07-Jul-25	08:00	07-Jul-25	18:00	
744	RQ2257	OCC_232	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 2 AT SITARGANJ(PG)	POWER GRID	D	WIRING OF BAY EQUIPMENT TO BE TERMINATED IN NEW BUS BAR PANEL (TO BE COMMISSIONED)	10-Jul-2025	09:00	10-Jul-2025	17:00		PLANNED	Approved	10-Jul-25	09:00	10-Jul-25	17:00	
745	RQ2257	OCC_232	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 3 AT SITARGANJ(PG)	POWER GRID	D	WIRING OF BAY EQUIPMENT TO BE TERMINATED IN NEW BUS BAR PANEL (TO BE COMMISSIONED) & For Arresting of Oil Seepage from 220/132KV ICT-3 at Sitarganj Substation	08-Jul-2025	09:00	08-Jul-2025	17:00		PLANNED	Approved	08-Jul-25	09:00	08-Jul-25	17:00	
746	RQ2257	OCC_232	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 1 AT SITARGANJ(PG)	POWER GRID	D	WIRING OF BAY EQUIPMENT TO BE TERMINATED IN NEW BUS BAR PANEL (TO BE COMMISSIONED) at Sitarganj Substation	04-Jul-2025	09:00	04-Jul-2025	17:00		PLANNED	Approved	04-Jul-25	09:00	04-Jul-25	17:00	

747	RQ2258	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-SITARGANJ(PG) (PG) CKT-1	POWER GRID	D	FOR DISMANTLING OF ERS IN 220 KV TANAKPUR(NHPC)-SITARGANJ(PG) LINE BETWEEN TL Loc. No. 15 & 16 FOR NHAI DIVERSION WORK UNDER SITARGANJ TLM JURISDICTION AFTER THAT LINE SHALL BE TAKEN INTO SERVICE THROUGH NEWLY ERECTED TOWER'S	31-Jul-2025	09:00	31-Jul-2025	17:00		PLANNED	Rejected						NHPC denied consent.
748	RQ2260	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-CBGANJ(UP) (PG) CKT-1	POWER GRID	D	FOR DISMANTLING OF ERS IN 220 KV TANAKPUR(NHPC)-BAREILLY (CBGANJ) LINE BETWEEN TL Loc. No. 15 & 16 FOR NHAI DIVERSION WORK UNDER SITARGANJ TLM JURISDICTION AFTER THAT LINE SHALL BE TAKEN INTO SERVICE THROUGH NEWLY ERECTED TOWER'S	30-Jul-2025	09:00	30-Jul-2025	18:00		PLANNED	Rejected						NHPC denied consent.
749	RQ2258	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-SITARGANJ(PG) (PG) CKT-1	POWER GRID	D	ERECTION OF ERS IN 220 KV TANAKPUR-BAREILLY (CBGANJ) BETWEEN TL Loc. No. 15 & 16 FOR NHAI DIVERSION WORK UNDER SITARGANJ TLM JURISDICTION	21-Jul-2025	09:00	21-Jul-2025	17:00		PLANNED	Rejected						NHPC denied consent.
750	RQ2261	OCC_232	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-2	POWER GRID	D	Quarterly Maintenance of Bay along with BUS	19-Jul-2025	08:00	19-Jul-2025	18:00		PLANNED	Approved	19-Jul-25	08:00	19-Jul-25	18:00		
751	RQ2258	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAH(NT) (PG) CKT-1	POWER GRID	D	AMP of line bay equipment at Kanpur	19-Jul-2025	08:00	19-Jul-2025	18:00		PLANNED	Approved	19-Jul-25	08:00	19-Jul-25	18:00		

752	RQ2258	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-CBGANJ(UP) (PG) CKT-1	POWER GRID	D	ERECTION OF ERS IN 220 KV TANAKPUR-BAREILLY (CB GANJ) LINE BETWEEN TL Loc. No. 15 & 16 FOR NHAI DIVERSION WORK UNDER SITARGANJ TLM JURISDICTION AFTER THAT LINE SHALL BE TAKEN INTO SERVICE THROUGH ERS	18-Jul-2025	09:00	18-Jul-2025	17:00		PLANNED	Rejected						NHPC denied consent.
753	RQ2261	OCC_232	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV INDIRA NAGAR(RS)-HEERAPURA(RS) (PG) CKT-1	POWER GRID	D	Quarterly maintenance of Bay Equipment	15-Jul-2025	08:00	15-Jul-2025	18:00		PLANNED	Approved	15-Jul-25	08:00	15-Jul-25	18:00		
754	RQ2261	OCC_232	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-1	POWER GRID	D	Quarterly Maintenance of Bay along with BUS	12-Jul-2025	08:00	12-Jul-2025	18:00		PLANNED	Approved	12-Jul-25	08:00	12-Jul-25	18:00		
755	RQ2261	OCC_232	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAWAIMADHOPUR(RS)-DAUSA(RS) (PG) CKT-1	POWER GRID	D	Quarterly Maintenance	11-Jul-2025	08:00	11-Jul-2025	18:00		PLANNED	Approved	11-Jul-25	08:00	11-Jul-25	18:00		
756	RQ2261	OCC_232	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LALSOTE(RS)-DAUSA(RS) (PG) CKT-1	POWER GRID	D	Quarterly Maintenance	10-Jul-2025	09:00	10-Jul-2025	16:00		PLANNED	Approved	10-Jul-25	09:00	10-Jul-25	16:00		
757	RQ2261	OCC_232	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1	POWER GRID	D	Quarterly Maintenance	10-Jul-2025	09:00	10-Jul-2025	16:00		PLANNED	Approved	10-Jul-25	09:00	10-Jul-25	16:00		
758	RQ2262	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HEERAPURA(RS)-I.G.NAGAR(RS) (PG) CKT-1	POWER GRID	D	AMP Work	09-Jul-2025	09:00	09-Jul-2025	18:00		PLANNED	Approved	09-Jul-25	09:00	09-Jul-25	18:00		
759	RQ2261	OCC_232	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2	POWER GRID	D	Routine Maintenance of Bay & Line	09-Jul-2025	08:00	09-Jul-2025	18:00		PLANNED	Approved	09-Jul-25	08:00	09-Jul-25	18:00		
760	RQ2261	OCC_232	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1	POWER GRID	D	Routine Maintenance of Bay & Line	08-Jul-2025	08:00	08-Jul-2025	18:00		PLANNED	Approved	08-Jul-25	08:00	08-Jul-25	18:00		
761	RQ2258	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PITHORAGARH-JAULIIVI (PG) CKT-1	POWER GRID	D	AMP OF LINE BAY EQUIPMENT	07-Jul-2025	09:00	07-Jul-2025	18:00		PLANNED	Approved	07-Jul-25	09:00	07-Jul-25	18:00		
762	RQ2258	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AURAIYA(NT)-SIKANDRA(UP) (PG) CKT-1	POWER GRID	D	C& Tan delta measurement of Line CT, IR measurement of Line surge arrester, timing, CRM, DCRM C& Tan delta measurement of GC of CB and preventive maintenance as per format	07-Jul-2025	08:00	07-Jul-2025	18:00		PLANNED	Approved	07-Jul-25	08:00	07-Jul-25	18:00		

763	RQ2258	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SITARGANJ(PG)-CBGANJ(UP) (PG) CKT-1	POWER GRID	D	WIRING OF BAY EQUIPMENT TO BE TERMINATED IN NEW BUS BAR PANEL (TO BE COMMISSIONED).	03-Jul-2025	09:00	03-Jul-2025	17:00		PLANNED	Approved	03-Jul-25	09:00	03-Jul-25	17:00	
764	RQ2258	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-ALLAHABADREWAROAD(UP) (PG) CKT-1	POWER GRID	D	Line and bay AMP Works at Prayagraj SS	02-Jul-2025	09:00	02-Jul-2025	18:00		PLANNED	Approved	02-Jul-25	09:00	02-Jul-25	18:00	
765	RQ2252	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV THAR SURYA1 SL_BKN_PG (TS1PL)-BIKANER(PG) (THAR SURYA1) CKT-1		D	Line Bay AMP	30-Jul-2025	18:00	30-Jul-2025	23:00		PLANNED	Approved	30-Jul-25	18:00	30-Jul-25	23:00	
766	RQ2252	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TATA NOORSAR SL_BKN PG (TPGEL)-BIKANER(PG) (TPGEL) CKT-1		D	Line Bay AMP	29-Jul-2025	18:00	29-Jul-2025	23:00		PLANNED	Approved	29-Jul-25	18:00	29-Jul-25	23:00	
767	RQ2252	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1		D	Insert additional glass disc work by Kota & Chittorgarh	25-Jul-2025	08:00	30-Jul-2025	18:00	Non auto for 220 kV RAPPB-Chittorgarh Ckt-2	PLANNED	Approved	25-Jul-25	08:00	30-Jul-25	18:00	
768	RQ2251	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJ3L PSS HB_FGRAH_PG (AHEJ3L) (AHEJ3L) CKT-1		D	AMP Related work	24-Jul-2025	18:00	25-Jul-2025	23:59		PLANNED	Approved	24-Jul-25	18:00	25-Jul-25	23:59	
769	RQ2258	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-KARTARPUR(PS) (PSTCL) CKT-2		D	FOR LBB & 220KV BUS BAR PROT RETROFITTING	23-Jul-2025	10:00	23-Jul-2025	15:00	Kindly approve.	PLANNED	Approved	23-Jul-25	10:00	23-Jul-25	15:00	
770	RQ2252	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BIKANER(PG)-SBSRPC_11 SL_BKN_PG (SBSRPC-11) (SBSRPC-11) CKT-1		D	Line Bay AMP	22-Jul-2025	18:00	22-Jul-2025	23:00		PLANNED	Approved	22-Jul-25	18:00	22-Jul-25	23:00	
771	RQ2260	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-NEHRIAN(HP) (PG) CKT-1		D	AR in Non auto required for safety purpose.	22-Jul-2025	10:00	22-Jul-2025	18:00	Kindly approve.	PLANNED	Approved	22-Jul-25	10:00	22-Jul-25	18:00	
772	RQ2260	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-NEHRIAN(HP) (PG) CKT-2		D	RECTIFIATION OF DEFECTS OBSERVED DURING AUDIT	22-Jul-2025	10:00	22-Jul-2025	18:00	Kindly approve.	PLANNED	Approved	22-Jul-25	10:00	22-Jul-25	18:00	
773	RQ2251	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-DEVIKOT SL_FTHG2 (NTPC_DEVIKOT) (NTPC_DEVIKOT) CKT-1		D	AMP Related work	21-Jul-2025	18:00	22-Jul-2025	23:59		PLANNED	Approved	21-Jul-25	18:00	22-Jul-25	23:59	

774	RQ2252	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHADLA_2 (PG)-AVAADA SUNRAYS_SL_BH D2_PG (AVAADA_SUNRAYS) (AVAADA_SUNRAYS) CKT-1		D	Attending COE Protection Observations, CT Oil Sampling	21-Jul-2025	18:00	21-Jul-2025	23:00		PLANNED	Approved	21-Jul-25	18:00	21-Jul-25	23:00	
775	RQ2260	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-NEHRIAN(HP) (PG) CKT-1		D	RECTIFICTION OF DEFECTS OBSERVED DURING AUDIT	21-Jul-2025	10:00	21-Jul-2025	18:00	Kindly approve.	PLANNED	Approved	21-Jul-25	10:00	21-Jul-25	18:00	
776	RQ2260	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-NEHRIAN(HP) (PG) CKT-2		D	AR in Non auto required for safety purpose.	21-Jul-2025	10:00	21-Jul-2025	18:00	Kindly approve.	PLANNED	Approved	21-Jul-25	10:00	21-Jul-25	18:00	
777	RQ2258	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-KARTARPUR(PS) (PSTCL) CKT-1		D	FOR LBB & 220KV BUS BAR PROT RETROFITTING	21-Jul-2025	10:00	21-Jul-2025	15:00	Kindly approve.	PLANNED	Approved	21-Jul-25	10:00	21-Jul-25	15:00	
778	RQ2252	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHADLA_2 (PG)-AEGPL_SL_BHD2_PG (AMP ENERGY GREEN PRIVATE LIMITED) CKT-1		D	Attending COE Protection Observations, CT Oil Sampling	20-Jul-2025	18:00	20-Jul-2025	23:00		PLANNED	Approved	20-Jul-25	18:00	20-Jul-25	23:00	
779	RQ2252	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NOKHRA SL_BHD2 (NTPC)-BHADLA_2 (PG) (NTPC_NOKHRA) CKT-1		D	Attending COE Protection Observations, CT Oil Sampling	19-Jul-2025	18:00	19-Jul-2025	23:00		PLANNED	Approved	19-Jul-25	18:00	19-Jul-25	23:00	
780	RQ2252	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-2		D	Insert additional glass disc work by Kota & Chittorgarh	19-Jul-2025	08:00	24-Jul-2025	18:00	Non auto for 220 kV RAPPB-Chittorgarh Ckt-1	PLANNED	Approved	19-Jul-25	08:00	24-Jul-25	18:00	
781	RQ2252	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHADLA(PG)-ACME SOLAR(ACM) (ACME) CKT-1		D	Attending COE Protection Observations, CT Oil Sampling	18-Jul-2025	18:00	18-Jul-2025	23:00		PLANNED	Approved	18-Jul-25	18:00	18-Jul-25	23:00	
782	RQ2258	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-RAILWAYHR(RLY) (HVPNL) CKT-1		D	LINE & BAY EQUIPMENT AMP WORKS	18-Jul-2025	09:00	18-Jul-2025	18:00	Kindly approve.	PLANNED	Approved	18-Jul-25	09:00	18-Jul-25	18:00	
783	RQ2251	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2		D	For attending S/D nature defects	18-Jul-2025	08:00	18-Jul-2025	18:00	Non Auto of 220 KV Anta-Bhilwara CK1	PLANNED	Approved	18-Jul-25	08:00	18-Jul-25	18:00	
784	RQ2252	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABCRENEW_RJ01_SL_BHD2_PG-BHADLA_2 (PG) (ABC RJ01) CKT-1		D	Attending COE Protection Observations, CT Oil Sampling	17-Jul-2025	18:00	17-Jul-2025	23:00		PLANNED	Approved	17-Jul-25	18:00	17-Jul-25	23:00	
785	RQ2251	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJ2L PSS HB_FGRAH_PG (AHEJ2L) (AHEJ2L) CKT-1		D	AMP Related work	17-Jul-2025	18:00	18-Jul-2025	23:59		PLANNED	Approved	17-Jul-25	18:00	18-Jul-25	23:59	

786	RQ2258	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAHADURGARH(P S)-PATIALA(PG) (PSTCL) CKT-2		D	Testing of 220 KV TBC Bus after retrofitting of relays	17-Jul-2025	13:00	17-Jul-2025	16:00	Kindly approve.	PLANNED	Approved	17-Jul-25	13:00	17-Jul-25	16:00	
787	RQ2258	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAHADURGARH(P S)-PATIALA(PG) (PSTCL) CKT-1		D	Testing of 220 KV TBC Bus after retrofitting of relays	17-Jul-2025	09:00	17-Jul-2025	12:00	Kindly approve.	PLANNED	Approved	17-Jul-25	09:00	17-Jul-25	12:00	
788	RQ2251	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1		D	For attending S/D nature defects	17-Jul-2025	08:00	17-Jul-2025	18:00	Non Auto of 220 KV Anta-Bhilwara CK2	PLANNED	Approved	17-Jul-25	08:00	17-Jul-25	18:00	
789	RQ2252	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SEORA_SL_BHD2_PG (MEGA_SURYAUR JA)-BHADLA_2 (PG) (MEGA_SURYAUR JA) CKT-1		D	Attending COE Protection Observations, CT Oil Sampling	16-Jul-2025	18:00	16-Jul-2025	23:00		PLANNED	Approved	16-Jul-25	18:00	16-Jul-25	23:00	
790	RQ2258	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PATIALA(PG)-ABLOWAL(PG) (PSTCL) CKT-2		D	Testing of 220 KV TBC Bus after retrofitting of relays	16-Jul-2025	17:00	16-Jul-2025	20:00	Kindly approve.	PLANNED	Approved	16-Jul-25	17:00	16-Jul-25	20:00	
791	RQ2258	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PATIALA(PG)-ABLOWAL(PG) (PSTCL) CKT-1		D	Testing of 220 KV TBC Bus after retrofitting of relays	16-Jul-2025	13:00	16-Jul-2025	16:00	Kindly approve.	PLANNED	Approved	16-Jul-25	13:00	16-Jul-25	16:00	
792	RQ2258	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-KANJAL(PG) (PSTCL) CKT-2		D	FOR LBB & 220KV BUS BAR PROT RETROFITTING	16-Jul-2025	10:00	16-Jul-2025	15:00	Kindly approve.	PLANNED	Approved	16-Jul-25	10:00	16-Jul-25	15:00	
793	RQ2257	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PATIALA(PG)-NABHA(PG) (PSTCL) CKT-2		D	Testing of 220 KV TBC Bus after retrofitting of relays	16-Jul-2025	09:00	16-Jul-2025	12:00	Kindly approve.	PLANNED	Approved	16-Jul-25	09:00	16-Jul-25	12:00	
794	RQ2253	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1		D	For attending S/D nature defects	16-Jul-2025	08:00	16-Jul-2025	18:00	S/D required timely	PLANNED	Approved	16-Jul-25	08:00	16-Jul-25	18:00	
795	RQ2252	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHADLA_2 (PG)-RSDCL(PSS4)_SL_BHD2_PG (RSDCL) CKT-1		D	Attending COE Protection Observations, CT Oil Sampling	15-Jul-2025	18:00	15-Jul-2025	23:00		PLANNED	Approved	15-Jul-25	18:00	15-Jul-25	23:00	
796	RQ2257	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PATIALA(PG)-NABHA(PG) (PSTCL) CKT-1		D	Testing of 220 KV TBC Bus after retrofitting of relays	15-Jul-2025	17:00	15-Jul-2025	20:00	Kindly approve.	PLANNED	Approved	15-Jul-25	17:00	15-Jul-25	20:00	
797	RQ2260	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-1		D	For restoration of snapped conductor between span 142-143 of 220 KV S/C Salal Jammu TL-L.	15-Jul-2025	09:00	16-Jul-2025	17:00	Kindly approve.	PLANNED	Approved	15-Jul-25	09:00	16-Jul-25	17:00	
798	RQ2251	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHADLA_2 (PG)-RSDCL(PSS2)_SL_BHD2_PG (RSDCL) CKT-1		D	Attending COE Protection Observations, CT Oil Sampling	14-Jul-2025	18:00	14-Jul-2025	23:00		PLANNED	Approved	14-Jul-25	18:00	14-Jul-25	23:00	

799	RQ2258	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-KANJAL(PG) (PSTCL) CKT-1		D	FOR LBB & 220KV BUS BAR PROT RETROFITTING	14-Jul-2025	10:00	14-Jul-2025	15:00	Kindly approve.	PLANNED	Approved	14-Jul-25	10:00	14-Jul-25	15:00	
800	RQ2251	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(PG)-HISSAR IA(HV) (PG) CKT-1		C	For Relay Testing	14-Jul-2025	08:00	14-Jul-2025	08:00		PLANNED	Approved	14-Jul-25	08:00	14-Jul-25	08:00	
801	RQ2251	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(PG)-HISSAR IA(HV) (PG) CKT-2		C	For Relay Testing	14-Jul-2025	08:00	14-Jul-2025	08:00		PLANNED	Approved	14-Jul-25	08:00	14-Jul-25	08:00	
802	RQ2252	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1		D	Insert additional glass disc work	14-Jul-2025	08:00	19-Jul-2025	18:00	S/D required timely	PLANNED	Approved	14-Jul-25	08:00	19-Jul-25	18:00	
803	RQ2253	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANKROLI(PG)-KANKROLI(RS) (RS) CKT-2		D	FOR AMP WORKS	11-Jul-2025	09:00	11-Jul-2025	18:00	AMP WORK	PLANNED	Approved	11-Jul-25	09:00	11-Jul-25	18:00	
804	RQ2252	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2		D	Insert additional glass disc work	11-Jul-2025	08:00	17-Jul-2025	18:00	Non auto mode for 220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1, MOST URGENT	PLANNED	Approved	11-Jul-25	08:00	17-Jul-25	18:00	
805	RQ2257	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAHADURGARH(P S)-PATIALA(PG) (PSTCL) CKT-2		D	Testing of 220 KV Bus-2 after retrofitting of relays	10-Jul-2025	13:00	10-Jul-2025	16:00	Kindly approve.	PLANNED	Approved	10-Jul-25	13:00	10-Jul-25	16:00	
806	RQ2259	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANCHKULA-CHANDIGARH SEC-47 (PG) CKT-2		D	CABLE TERMINATION, STRAIGHT THROUGH JOINTING, SWITCHOVER, JUMPERING & COMMISSIONING WORK- SPARE CABLE CHARGING WORK	10-Jul-2025	10:00	14-Jul-2025	18:00	Kindly approve.	PLANNED	Approved	10-Jul-25	10:00	14-Jul-25	18:00	May be allowed on daily basis subject to Chandigarh consent
807	RQ2260	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-NEHRIAN(HP) (PG) CKT-1		D	AR in Non auto required for safety purpose.	10-Jul-2025	09:00	10-Jul-2025	17:00	Kindly approve.	PLANNED	Approved	10-Jul-25	09:00	10-Jul-25	17:00	
808	RQ2257	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAHADURGARH(P S)-PATIALA(PG) (PSTCL) CKT-1		D	Testing of 220 KV Bus-2 after retrofitting of relays	10-Jul-2025	09:00	10-Jul-2025	12:00	Kindly approve.	PLANNED	Approved	10-Jul-25	09:00	10-Jul-25	12:00	
809	RQ2259	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-NEHRIAN(HP) (PG) CKT-2		D	For TL AMP work and attending shutdown nature defects	10-Jul-2025	09:00	10-Jul-2025	17:00	Kindly approve.	PLANNED	Approved	10-Jul-25	09:00	10-Jul-25	17:00	
810	RQ2257	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PATIALA(PG)-ABLOWAL(PG) (PSTCL) CKT-2		D	Testing of 220 KV Bus-2 after retrofitting of relays	09-Jul-2025	17:00	09-Jul-2025	20:00	Kindly approve.	PLANNED	Approved	09-Jul-25	17:00	09-Jul-25	20:00	

811	RQ2258	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MEHAL-KALAN(PS) (PSTCL) CKT-2		D	Bus Bar relay retrofitting work of 220 kV Bus-1 & hotspot attending work	09-Jul-2025	14:00	09-Jul-2025	18:00	Kindly approve.	PLANNED	Approved	09-Jul-25	14:00	09-Jul-25	18:00	
812	RQ2257	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PATIALA(PG)-ABLOWAL(PS) (PSTCL) CKT-1		D	Testing of 220 KV Bus-2 after retrofitting of relays	09-Jul-2025	13:00	09-Jul-2025	16:00	Kindly approve.	PLANNED	Approved	09-Jul-25	13:00	09-Jul-25	16:00	
813	RQ2253	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-GONER(RS) (RS) CKT-1		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	09-Jul-2025	09:00	11-Jul-2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Approved	09-Jul-25	09:00	11-Jul-25	18:00	
814	RQ2253	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-SEZJAIPUR(RS) (RS) CKT-1		D	Line Bay AMP	09-Jul-2025	09:00	09-Jul-2025	18:00		PLANNED	Approved	09-Jul-25	09:00	09-Jul-25	18:00	
815	RQ2258	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-BADNI KALAN(PS) (PSTCL) CKT-1		D	Bus Bar relay retrofitting work of 220 kV Bus-1 & hotspot attending work	09-Jul-2025	09:00	09-Jul-2025	13:00	Kindly approve.	PLANNED	Approved	09-Jul-25	09:00	09-Jul-25	13:00	
816	RQ2257	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PATIALA(PG)-NABHA(PS) (PSTCL) CKT-2		D	Testing of 220 KV Bus-2 after retrofitting of relays	09-Jul-2025	09:00	09-Jul-2025	12:00	Kindly approve.	PLANNED	Approved	09-Jul-25	09:00	09-Jul-25	12:00	
817	RQ2257	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PATIALA(PG)-NABHA(PS) (PSTCL) CKT-1		D	Testing of 220 KV Bus-2 after retrofitting of relays	08-Jul-2025	17:00	08-Jul-2025	20:00	Kindly approve.	PLANNED	Approved	08-Jul-25	17:00	08-Jul-25	20:00	
818	RQ2258	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MEHAL-KALAN(PS) (PSTCL) CKT-1		D	Bus Bar relay retrofitting work of 220 kV Bus-1 & hotspot attending work	08-Jul-2025	14:00	08-Jul-2025	18:00	Kindly approve.	PLANNED	Approved	08-Jul-25	14:00	08-Jul-25	18:00	
819	RQ2258	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-AJITWAL(PS) (PSTCL) CKT-1		D	Bus Bar relay retrofitting work of 220 kV Bus-1 & hotspot attending work	08-Jul-2025	09:00	08-Jul-2025	13:00	Kindly approve.	PLANNED	Approved	08-Jul-25	09:00	08-Jul-25	13:00	
820	RQ2259	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-NEHRAN(HP) (PG) CKT-1		D	For TL AMP work and attending shutodwn nature defects	08-Jul-2025	09:00	08-Jul-2025	17:00	Kindly approve.	PLANNED	Approved	08-Jul-25	09:00	08-Jul-25	17:00	

821	RQ2252	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-MODIPURAM_2 (UP) (UP) CKT-1		C	Rectification of P.D defect in 220kV Main Bus-1	08-Jul-2025	09:00	11-Jul-2025	23:00	Along with 220kV Main Bus-1	PLANNED	Approved	08-Jul-25	09:00	11-Jul-25	23:00	May be allowed subject to :1. Transmission asset owner must submit Electrical safety clearance for the proposed temporary arrangement before charging, confirmed by NRLDC FTC team. 2.Subject to UP consent. 3.Availability of telemetry data from both ends. 4.Relevant Change in protection settings at both ends for the new temporary arrangement.
822	RQ2253	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PIRANKALIYAR(U K)-ROORKEE(PG) (PTCUL) CKT-3		D	relay retrofitment work	08-Jul-2025	09:00	08-Jul-2025	18:00		PLANNED	Approved	08-Jul-25	09:00	08-Jul-25	18:00	
823	RQ2253	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANKROLI(PG)-KANKROLI(RS) (RS) CKT-1		D	FOR AMP WORKS	08-Jul-2025	09:00	08-Jul-2025	18:00	AMP WORK	PLANNED	Approved	08-Jul-25	09:00	08-Jul-25	18:00	
824	RQ2252	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-BAGHPAT(UP) (UP) CKT-2		C	Rectification of P.D defect in 220kV Main Bus-1	08-Jul-2025	09:00	11-Jul-2025	23:00	Along with 220kV Main Bus-1	PLANNED	Approved	08-Jul-25	09:00	11-Jul-25	23:00	May be allowed subject to :1. Transmission asset owner must submit Electrical safety clearance for the proposed temporary arrangement before charging, confirmed by NRLDC FTC team. 2.Subject to UP consent. 3.Availability of telemetry data from both ends. 4.Relevant Change in protection settings at both ends for the new temporary arrangement.
825	RQ2252	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-BAGHPAT(UP) (UP) CKT-1		C	Rectification of P.D defect in 220kV Main Bus-1	08-Jul-2025	09:00	11-Jul-2025	23:00	Along with 220kV Main Bus-1	PLANNED	Approved	08-Jul-25	09:00	11-Jul-25	23:00	May be allowed subject to :1. Transmission asset owner must submit Electrical safety clearance for the proposed temporary arrangement before charging, confirmed by NRLDC FTC team. 2.Subject to UP consent. 3.Availability of telemetry data from both ends. 4.Relevant Change in protection settings at both ends for the new temporary arrangement.
826	RQ2260	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-NEHRAN(HP) (PG) CKT-2		D	AR in Non auto required for safety purpose.	08-Jul-2025	09:00	08-Jul-2025	17:00	Kindly approve.	PLANNED	Approved	08-Jul-25	09:00	08-Jul-25	17:00	
827	RQ2258	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(PS) (PSTCL) CKT-3		D	Bus Bar relay retrofitting work of 220 kV Bus-1 & hotspot attending work	07-Jul-2025	14:00	07-Jul-2025	18:00	Kindly approve.	PLANNED	Approved	07-Jul-25	14:00	07-Jul-25	18:00	

828	RQ2258	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(P5) (PSTCL) CKT-4		D	Bus Bar relay retrofitting work of 220 kV Bus-1 & hotspot attending work	07-Jul-2025	14:00	07-Jul-2025	18:00	Kindly approve.	PLANNED	Approved	07-Jul-25	14:00	07-Jul-25	18:00	
829	RQ2253	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PIRANKALIYAR(U KJ)-ROORKEE(PG) (PTCUL) CKT-2		D	relay retrofiment work	07-Jul-2025	09:00	07-Jul-2025	18:00		PLANNED	Approved	07-Jul-25	09:00	07-Jul-25	18:00	
830	RQ2253	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-VATIKA(R5) (RS) CKT-2		D	Line Bay AMP	07-Jul-2025	09:00	07-Jul-2025	18:00		PLANNED	Approved	07-Jul-25	09:00	07-Jul-25	18:00	
831	RQ2258	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(P5) (PSTCL) CKT-1		D	Bus Bar relay retrofitting work of 220 kV Bus-1 & hotspot attending work	07-Jul-2025	09:00	07-Jul-2025	13:00	Kindly approve.	PLANNED	Approved	07-Jul-25	09:00	07-Jul-25	13:00	
832	RQ2258	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(P5) (PSTCL) CKT-2		D	Bus Bar relay retrofitting work of 220 kV Bus-1 & hotspot attending work	07-Jul-2025	09:00	07-Jul-2025	13:00	Kindly approve.	PLANNED	Approved	07-Jul-25	09:00	07-Jul-25	13:00	
833	RQ2252	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-SAWAIMADHOPUR(R5) (PG) CKT-1		D	Insert additional glass disc work	07-Jul-2025	08:00	12-Jul-2025	18:00	Non auto for 220 kV Anta(NTPC)-Lalsot(R5) tl	PLANNED	Approved	07-Jul-25	08:00	12-Jul-25	18:00	
834	RQ2252	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PGPL_SL_BIK2_P G-BIKANER_2 (PBTS) (PRERAK GREENTECH PVT LTD) CKT-1		D	For Bay Extension works	06-Jul-2025	17:00	10-Jul-2025	23:00		PLANNED	Approved	06-Jul-25	17:00	10-Jul-25	23:00	
835	RQ2252	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SRIPL_SL_BIK2_P G-BIKANER_2 (PBTS) (SERENTICA_RI4P L BIK2) CKT-1		D	For Bay Extension works & AMP works	06-Jul-2025	17:00	10-Jul-2025	23:00		PLANNED	Approved	06-Jul-25	17:00	10-Jul-25	23:00	
836	RQ2252	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BIKANER_2 (PBTS)-JGCPL_SL_BIK2_P G (JUNIPER_NEPL) CKT-1		D	For Bay Extension works	06-Jul-2025	17:00	10-Jul-2025	23:00		PLANNED	Approved	06-Jul-25	17:00	10-Jul-25	23:00	
837	RQ2252	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GRIANPSS_BIK2_(AMPLUS)-BIKANER_2 (PBTS) (GRIAN ENERGY PRIVATE LIMITED) CKT-1		D	For Bay Extension works	06-Jul-2025	17:00	10-Jul-2025	23:00		PLANNED	Approved	06-Jul-25	17:00	10-Jul-25	23:00	
838	RQ2252	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BTPSL_SL_BIK2_P G-BIKANER_2 (PBTS) (BANDERWALA_T PSL) CKT-1		D	For Bay Extension works & AMP works	06-Jul-2025	17:00	07-Jul-2025	23:00		PLANNED	Approved	06-Jul-25	17:00	07-Jul-25	23:00	
839	RQ2253	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PIRANKALIYAR(U KJ)-ROORKEE(PG) (PTCUL) CKT-1		D	relay retrofiment work	05-Jul-2025	09:00	05-Jul-2025	18:00		PLANNED	Approved	05-Jul-25	09:00	05-Jul-25	18:00	

840	RQ2253	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-VATIKA(RS) (RS) CKT-1		D	Line Bay AMP	05-Jul-2025	09:00	05-Jul-2025	18:00		PLANNED	Approved	05-Jul-25	09:00	05-Jul-25	18:00	
841	RQ2257	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAHADURGARH(P S)-PATIALA(PG) (PSTCL) CKT-2		D	Testing of 220 KV Bus-1 after retrofitting of relays	04-Jul-2025	13:00	04-Jul-2025	16:00	Kindly approve.	PLANNED	Approved	04-Jul-25	13:00	04-Jul-25	16:00	
842	RQ2257	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAHADURGARH(P S)-PATIALA(PG) (PSTCL) CKT-1		D	Testing of 220 KV Bus-1 after retrofitting of relays	04-Jul-2025	09:00	04-Jul-2025	12:00	Kindly approve.	PLANNED	Approved	04-Jul-25	09:00	04-Jul-25	12:00	
843	RQ2253	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KOTPUTLI(PG)-MANOHARPUR(R S) (RS) CKT-1		D	For AMP work and Relay Testing at Kotputli Substation	04-Jul-2025	09:00	04-Jul-2025	20:00	For AMP work and Relay Testing at Kotputli Substation	PLANNED	Approved	04-Jul-25	09:00	04-Jul-25	20:00	
844	RQ2257	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PATIALA(PG)-ABLOWAL(P S) (PSTCL) CKT-2		D	Testing of 220 KV Bus-1 after retrofitting of relays	03-Jul-2025	17:00	03-Jul-2025	20:00	Kindly approve.	PLANNED	Approved	03-Jul-25	17:00	03-Jul-25	20:00	
845	RQ2257	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PATIALA(PG)-ABLOWAL(P S) (PSTCL) CKT-1		D	Testing of 220 KV Bus-1 after retrofitting of relays	03-Jul-2025	13:00	03-Jul-2025	16:00	Kindly approve.	PLANNED	Approved	03-Jul-25	13:00	03-Jul-25	16:00	
846	RQ2253	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KOTPUTLI(PG)-KOTPUTLI(RS) (RS) CKT-1		D	For AMP work and Relay Testing at Kotputli Substation	03-Jul-2025	09:00	03-Jul-2025	20:00	For AMP work and Relay Testing at Kotputli Substation	PLANNED	Approved	03-Jul-25	09:00	03-Jul-25	20:00	
847	RQ2253	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-CHAKSU(RS) (RS) CKT-1		D	Line Bay AMP	03-Jul-2025	09:00	03-Jul-2025	18:00		PLANNED	Approved	03-Jul-25	09:00	03-Jul-25	18:00	
848	RQ2253	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ROORKEE(PG)-RAMNAGAR(UK) (PTCUL) CKT-1		D	relay retrofiment work	03-Jul-2025	09:00	03-Jul-2025	18:00		PLANNED	Approved	03-Jul-25	09:00	03-Jul-25	18:00	
849	RQ2257	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PATIALA(PG)-NABHA(P S) (PSTCL) CKT-2		D	Testing of 220 KV Bus-1 after retrofitting of relays	03-Jul-2025	09:00	03-Jul-2025	12:00	Kindly approve.	PLANNED	Approved	03-Jul-25	09:00	03-Jul-25	12:00	
850	RQ2257	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PATIALA(PG)-NABHA(P S) (PSTCL) CKT-1		D	Testing of 220 KV Bus-1 after retrofitting of relays	02-Jul-2025	17:00	02-Jul-2025	20:00	Kindly approve.	PLANNED	Approved	02-Jul-25	17:00	02-Jul-25	20:00	
851	RQ2253	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KOTPUTLI(PG)-BANSUR(RS) (RS) CKT-2		D	For Relay Testing at Kotputli Substation	02-Jul-2025	09:00	02-Jul-2025	20:00	For Relay Testing at Kotputli Substation	PLANNED	Approved	02-Jul-25	09:00	02-Jul-25	20:00	
852	RQ2259	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHANDIGARH SEC-47 - PANCHKULA (PG) CKT-1		D	CABLE TERMINATION, STRAIGHT THROUGH JOINTING, SWITCHOVER, JUMPERING & COMMISSIONING WORK- SPARE CABLE CHARGING WORK	01-Jul-2025	10:00	05-Jul-2025	18:00	Kindly approve.	PLANNED	Approved	01-Jul-25	10:00	05-Jul-25	18:00	May be allowed on daily basis subject to Chandigarh consent

853	RQ2253	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-GONER(RS) (RS) CKT-1		D	Line Bay AMP	01-Jul-2025	09:00	01-Jul-2025	18:00		PLANNED	Approved	01-Jul-25	09:00	01-Jul-25	18:00	
854	RQ2253	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-VATIKA(RS) (RS) CKT-1		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	01-Jul-2025	09:00	03-Jul-2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Approved	01-Jul-25	09:00	03-Jul-25	18:00	
855	RQ2257	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-ZIANKOTE(JK) (PDD JK) CKT-1		C	Under ADDCAP vide CERC petition No 470/TT/2020 dated 14.10.2021 FOR CT REPLACEMENT	01-Jul-2025	09:00	02-Jul-2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	01-Jul-25	09:00	02-Jul-25	18:00	
856	RQ2253	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KOTPUTLI(PG)-BANSUR(RS) (RS) CKT-1		D	For Relay Testing at Kotputli Substation	01-Jul-2025	09:00	01-Jul-2025	20:00	For Relay Testing at Kotputli Substation	PLANNED	Approved	01-Jul-25	09:00	01-Jul-25	20:00	
857	RQ2252	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_C(NP)-ANTA(NT) (PG) CKT-1		D	Insert additional glass disc work	01-Jul-2025	08:00	07-Jul-2025	18:00	S/D required timely	PLANNED	Approved	01-Jul-25	08:00	07-Jul-25	18:00	
858	RQ2252	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1		D	Insert additional glass disc work	01-Jul-2025	08:00	07-Jul-2025	18:00	Non auto mode for 220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2, MOST URGENT	PLANNED	Approved	01-Jul-25	08:00	07-Jul-25	18:00	
859	RQ2252	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1		D	Insert additional glass disc work	01-Jul-2025	08:00	07-Jul-2025	18:00	Non auto for 220 kv Anta(NTPC)-Swaimadhopur(RS) tl	PLANNED	Approved	01-Jul-25	08:00	07-Jul-25	18:00	
860	RQ2259	OCC_232	sidchp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHAR(BB)-KANGOO(HP) (HP) CKT-1	HPPTCL	D	Connection of droppers with 220 kv Dehar-Kangoo ckt-2 for charging of new line bay	25-Jul-2025	09:00	25-Jul-2025	13:00		PLANNED	Approved	25-Jul-25	09:00	25-Jul-25	13:00	
861	RQ2258	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SOHAWAL(PG)-AYODHYA (UP) (UP) CKT-1	UPPTCL	D	For Relay Testing & scheme updation	23-Jul-2025	09:00	23-Jul-2025	18:00		PLANNED	Approved	23-Jul-25	09:00	23-Jul-25	18:00	
862	RQ2259	OCC_232	napp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NAPP(NP)-ATRAULI(UP) (UP) CKT-1	UPPTCL	D	220KV Bus-B Busbar differential testing	17-Jul-2025	08:00	17-Jul-2025	20:00		PLANNED	Approved	17-Jul-25	08:00	17-Jul-25	20:00	
863	RQ2259	OCC_232	napp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NAPP(NP)-KHURJA(UP) (UP) CKT-1	UPPTCL	D	220KV Bus-B Busbar differential testing	15-Jul-2025	08:00	15-Jul-2025	20:00		PLANNED	Approved	15-Jul-25	08:00	15-Jul-25	20:00	

864	RQ2258	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AZIZPUR (UP)- SHAHAHANPUR(PG) (UP) CKT-2	UPPTCL	D	AMP of Line equipments of 220 KV SHAHAHANPUR (PG) - AJJIPUR (UP) CKT-2 Line	12-Jul-2025	10:00	12-Jul-2025	18:00		PLANNED	Approved	12-Jul-25	10:00	12-Jul-25	18:00	
865	RQ2258	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SOHAWAL(PG)-SOHAWAL(UP) (UP) CKT-2	UPPTCL	D	Line BAY MAINTENANCE	10-Jul-2025	09:00	10-Jul-2025	18:00		PLANNED	Approved	10-Jul-25	09:00	10-Jul-25	18:00	
866	RQ2250	OCC_232	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARSAWAN(UP)-KHODRI(UK) (UP) CKT-1	UPPTCL	D	* Looping Choooping of Tree in Line Coridor and Jumper Tightening and Other Related work.	03-Jul-2025	09:00	07-Jul-2025	18:00		PLANNED	Approved	03-Jul-25	09:00	07-Jul-25	18:00	
867	RQ2259	OCC_232	napp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NAPP(NP)-DEBAI(UP) (UP) CKT-1	UPPTCL	C	(1) Replacement of existing ABCB type breaker with SF6 breaker (2) 220KV Bus-B Busbar differential testing	01-Jul-2025	08:00	12-Jul-2025	18:00		PLANNED	Rejected					Consent denied by UP
868	RQ2250	OCC_232	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAR(NT)-RAEBAREILLY(PG) (UP) CKT-2	UPPTCL	C	This shutdown proposed for tower high raising of 220kv NTPC-PGCIL(RBL)	01-Jul-2025	08:00	15-Jul-2025	18:00		PLANNED	Rejected					May be rejected and planned after 15th September,2025 due to high demand period of Northern region.
869	RQ2259	OCC_232	slidchp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHAR-GANGUWAL (BB) CKT-1	BBMB	D	Connection of droppers with 220 kv Dehar-Kangoo ckt-2 for charging of new line bay	22-Jul-2025	10:00	22-Jul-2025	15:00		PLANNED	Approved	22-Jul-25	10:00	22-Jul-25	15:00	
870	RQ2261	OCC_232	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2	BBMB	D	For Bay Maintenance, Line patrolling & Tree trimming	16-Jul-2025	08:00	16-Jul-2025	18:00		PLANNED	Approved	16-Jul-25	08:00	16-Jul-25	18:00	
871	RQ2261	OCC_232	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-CHIRAWA(RS) (BB) CKT-1	BBMB	D	For tree trimming under the line, requiring shutdown and routine maintenance of associated equipments	15-Jul-2025	08:00	15-Jul-2025	18:00		PLANNED	Approved	15-Jul-25	08:00	15-Jul-25	18:00	
872	RQ2261	OCC_232	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1	BBMB	D	For Bay Maintenance, Line patrolling & Tree trimming	15-Jul-2025	08:00	15-Jul-2025	18:00		PLANNED	Approved	15-Jul-25	08:00	15-Jul-25	18:00	
873	RQ2261	OCC_232	slidcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HEERAPURA(RS)-MANSAROVAR(RS) (PG) CKT-1	POWER GRID,RR VPNL	D	Quarterly maintenance of Bay Equipment	16-Jul-2025	08:00	16-Jul-2025	18:00		PLANNED	Approved	16-Jul-25	08:00	16-Jul-25	18:00	
874	RQ2262	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HEERAPURA(RS)-MANSAROVAR(RS) (PG) CKT-1	POWER GRID,RR VPNL	D	AMP Work	11-Jul-2025	09:00	11-Jul-2025	18:00		PLANNED	Approved	11-Jul-25	09:00	11-Jul-25	18:00	

875	RQ2261	OCC_232	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-BHARATPUR(RS) (PG) CKT-1	POWER GRID,RR VPNL	D	maintenance of line and bay at 220KV GSS RVPN, Bharatpur	11-Jul-2025	08:00	11-Jul-2025	18:00		PLANNED	Approved	11-Jul-25	08:00	11-Jul-25	18:00	
876	RQ2261	OCC_232	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-BAGRU(RS) (PG) CKT-1	POWER GRID,RR VPNL	D	For quarterly maintenance work of whole grid sub-station	07-Jul-2025	08:00	07-Jul-2025	18:00		PLANNED	Approved	07-Jul-25	08:00	07-Jul-25	18:00	
877	RQ2261	OCC_232	slcdcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-1	DTL	D	for tree timming work	10-Jul-2025	05:00	10-Jul-2025	09:00	load managed by dtl	PLANNED	Approved	10-Jul-25	05:00	10-Jul-25	09:00	
878	RQ2261	OCC_232	slcdcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-2	DTL	D	for tree timming work	03-Jul-2025	05:00	03-Jul-2025	09:00	load managed by dtl	PLANNED	Approved	03-Jul-25	05:00	03-Jul-25	09:00	
879	RQ2258	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-KIDWAI NAGAR KANPUR (UP) (PG) CKT-1	POWER GRID,UP PTCL	D	AMP of line bay equipment at Kanpur	06-Jul-2025	09:00	06-Jul-2025	18:00		PLANNED	Approved	06-Jul-25	09:00	06-Jul-25	18:00	
880	RQ2250	OCC_232	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAR(NT)-RAEBAREILLY(PG) (PG) CKT-1	POWER GRID,UP PTCL	C	* This shutdown proposed for tower hight raising of 220kv NTPC-PGCIL(RBL) line due to proposed Trumpet construction of Ganga	01-Jul-2025	08:00	15-Jul-2025	18:00		PLANNED	Rejected					May be rejected and planned after 15th September,2025 due to high demand period of Northern region.
881	RQ2256	OCC_232	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)		D	For Replacement of 220kv ICT-2 20289B to Bus-2 Droppers	30-Jul-2025	09:00	30-Jul-2025	18:00	Kindly approve.	PLANNED	Approved	30-Jul-25	09:00	30-Jul-25	18:00	
882	RQ2253	OCC_232	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 6		D	Bay Extension, LBB Testing, Attending Hotspot	23-Jul-2025	18:00	24-Jul-2025	23:00		PLANNED	Approved	23-Jul-25	18:00	24-Jul-25	23:00	
883	RQ2253	OCC_232	cpcc1_sd	BUS	220KV BUS 2 AT SIKAR(PG)		D	FOR AMP RELATED WORK , BUS BAR TESTING	22-Jul-2025	09:00	22-Jul-2025	18:45		PLANNED	Approved	22-Jul-25	09:00	22-Jul-25	18:45	
884	RQ2253	OCC_232	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 5		D	Bay Extension, LBB Testing, Attending Hotspot	21-Jul-2025	18:00	22-Jul-2025	23:00		PLANNED	Approved	21-Jul-25	18:00	22-Jul-25	23:00	
885	RQ2253	OCC_232	cpcc1_sd	BUS	220KV BUS 1 AT SIKAR(PG)		D	FOR AMP RELATED WORK , BUS BAR TESTING	21-Jul-2025	09:00	21-Jul-2025	18:45		PLANNED	Approved	21-Jul-25	09:00	21-Jul-25	18:45	
886	RQ2254	OCC_232	cpcc1_sd	BUS	220KV BUS 1 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (Busbar Relay Stability Test)	21-Jul-2025	09:00	22-Jul-2025	20:00		PLANNED	Approved	21-Jul-25	09:00	22-Jul-25	20:00	
887	RQ2253	OCC_232	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 4		D	Bay Extension, LBB Testing, Attending Hotspot	19-Jul-2025	18:00	20-Jul-2025	23:00		PLANNED	Approved	19-Jul-25	18:00	20-Jul-25	23:00	

888	RQ2254	OCC_232	cpcc1_sd	BUS	220KV BUS 2 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (Bus Bar Relay Stability Test)	19-Jul-2025	09:00	20-Jul-2025	20:00		PLANNED	Approved	19-Jul-25	09:00	20-Jul-25	20:00	
889	RQ2253	OCC_232	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 3		D	Bay Extension, LBB Testing, Attending Hotspot	17-Jul-2025	18:00	18-Jul-2025	23:00		PLANNED	Approved	17-Jul-25	18:00	18-Jul-25	23:00	
890	RQ2253	OCC_232	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 2		D	Bay Extension, LBB Testing, Attending Hotspot	15-Jul-2025	18:00	16-Jul-2025	23:00		PLANNED	Approved	15-Jul-25	18:00	16-Jul-25	23:00	
891	RQ2253	OCC_232	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSL) - BUS 1		D	For Bay Extension works	15-Jul-2025	17:00	16-Jul-2025	23:00		PLANNED	Approved	15-Jul-25	17:00	16-Jul-25	23:00	
892	RQ2254	OCC_232	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 6		D	For compliance of CoE audit and AM Circulars & AMP WORK	15-Jul-2025	17:00	15-Jul-2025	23:00		PLANNED	Approved	15-Jul-25	17:00	15-Jul-25	23:00	
893	RQ2254	OCC_232	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 5		D	For compliance of CoE audit and AM Circulars & AMP WORK	14-Jul-2025	17:00	14-Jul-2025	23:00		PLANNED	Approved	14-Jul-25	17:00	14-Jul-25	23:00	
894	RQ2253	OCC_232	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 1		D	Bay Extension, LBB Testing, Attending Hotspot	13-Jul-2025	18:00	14-Jul-2025	23:00		PLANNED	Approved	13-Jul-25	18:00	14-Jul-25	23:00	
895	RQ2254	OCC_232	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 4		D	For compliance of CoE audit and AM Circulars & AMP WORK	12-Jul-2025	17:00	12-Jul-2025	23:00		PLANNED	Approved	12-Jul-25	17:00	12-Jul-25	23:00	
896	RQ2256	OCC_232	cpcc2_sd	BUS	220KV BUS 2 AT NALLAGARH(PG)		C	For ICT-4 Augumentation work at Nalagarh ss	12-Jul-2025	09:00	14-Jul-2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	12-Jul-25	09:00	14-Jul-25	18:00	
897	RQ2254	OCC_232	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 3		D	For compliance of CoE audit and AM Circulars & AMP WORK	11-Jul-2025	17:00	11-Jul-2025	23:00		PLANNED	Approved	11-Jul-25	17:00	11-Jul-25	23:00	
898	RQ2254	OCC_232	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSL) - BUS 5		D	For Bay Extension works	11-Jul-2025	17:00	14-Jul-2025	23:00		PLANNED	Approved	11-Jul-25	17:00	14-Jul-25	23:00	
899	RQ2254	OCC_232	cpcc1_sd	BUS	220 KV BIKANER(PG) - BUS 2		D	FOR AMP RELATED WORK	11-Jul-2025	17:00	11-Jul-2025	23:00		PLANNED	Approved	11-Jul-25	17:00	11-Jul-25	23:00	
900	RQ2254	OCC_232	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 2		D	For compliance of CoE audit and AM Circulars & AMP WORK	10-Jul-2025	17:00	10-Jul-2025	23:00		PLANNED	Approved	10-Jul-25	17:00	10-Jul-25	23:00	
901	RQ2254	OCC_232	cpcc1_sd	BUS	220 KV BIKANER(PG) - BUS 1		D	FOR AMP RELATED WORK	10-Jul-2025	17:00	10-Jul-2025	23:00		PLANNED	Approved	10-Jul-25	17:00	10-Jul-25	23:00	
902	RQ2256	OCC_232	cpcc2_sd	BUS	220KV BUS 2 AT NEWWANPOH(PG)		D	AMP Work	10-Jul-2025	09:00	10-Jul-2025	18:00	Kindly approve.	PLANNED	Approved	10-Jul-25	09:00	10-Jul-25	18:00	
903	RQ2254	OCC_232	cpcc1_sd	BUS	220KV BUS 1 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (Bus Stability Test)	10-Jul-2025	09:00	10-Jul-2025	20:00		PLANNED	Approved	10-Jul-25	09:00	10-Jul-25	20:00	

904	RQ2256	OCC_232	cpcc2_sd	BUS	220KV BUS 2 AT MOGA(PG)		C	Bus Bar relay retrofitting work in 220 kV Bus-2 & hotspot attending work	10-Jul-2025	08:00	11-Jul-2025	18:00	Kindly approve.	PLANNED	Approved	10-Jul-25	08:00	11-Jul-25	18:00	
905	RQ2254	OCC_232	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 1		D	For compliance of CoE audit and AM Circulars & AMP WORK	09-Jul-2025	17:00	09-Jul-2025	23:00		PLANNED	Approved	09-Jul-25	17:00	09-Jul-25	23:00	
906	RQ2254	OCC_232	cpcc1_sd	BUS	220KV BUS 2 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (Bus Stability Test)	09-Jul-2025	09:00	09-Jul-2025	20:00		PLANNED	Approved	09-Jul-25	09:00	09-Jul-25	20:00	
907	RQ2256	OCC_232	cpcc2_sd	BUS	220KV BUS 1 AT NALLAGARH(PG)		C	For ICT-4 Augumentation work at Nalagarh ss	09-Jul-2025	09:00	11-Jul-2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	09-Jul-25	09:00	11-Jul-25	18:00	
908	RQ2256	OCC_232	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)		D	For Replacement of 220kV Pampore-1 20789A to Bus-1 Droppers, The Droppers are of short length and need replacement-	08-Jul-2025	09:00	08-Jul-2025	18:00	Kindly approve.	PLANNED	Approved	08-Jul-25	09:00	08-Jul-25	18:00	
909	RQ2254	OCC_232	cpcc1_sd	BUS	220KV BUS 1 AT BAGHPAT(PG)		C	Rectification of P.D defect in 220kV Main Bus-1	08-Jul-2025	09:00	11-Jul-2025	23:00	Along with requested transmission lines.	PLANNED	Approved	08-Jul-25	09:00	11-Jul-25	23:00	May be allowed subject to :1. Transmission asset owner must submit Electrical safety clearance for the proposed temporary arrangement before charging, confirmed by NRLDC FTC team. 2.Subject to UP consent. 3.Availability of telemetry data from both ends. 4.Relevant Change in protection settings at both ends for the new temporary arrangement.
910	RQ2256	OCC_232	cpcc2_sd	BUS	220KV BUS 2 AT PATIALA(PG)		C	Testing of 220 KV Bus- 2 after retrofitting of relays	07-Jul-2025	09:00	10-Jul-2025	18:00	Kindly approve.	PLANNED	Approved	07-Jul-25	09:00	10-Jul-25	18:00	
911	RQ2256	OCC_232	cpcc2_sd	BUS	220KV BUS 1 AT MOGA(PG)		C	Bus Bar relay retrofitting work in 220 kV Bus-1 & hotspot attending work	07-Jul-2025	08:00	09-Jul-2025	18:00	Kindly approve.	PLANNED	Approved	07-Jul-25	08:00	09-Jul-25	18:00	
912	RQ2253	OCC_232	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTS) - BUS 3		D	For Bay Extension works	06-Jul-2025	17:00	10-Jul-2025	23:00		PLANNED	Approved	06-Jul-25	17:00	10-Jul-25	23:00	
913	RQ2254	OCC_232	cpcc1_sd	BUS	220KV BUS 2 AT KANKROLI(PG)		D	Bay Extension Work	03-Jul-2025	09:00	04-Jul-2025	18:00		PLANNED	Approved	03-Jul-25	09:00	04-Jul-25	18:00	
914	RQ2256	OCC_232	cpcc2_sd	BUS	220KV BUS 1 AT NEWWANPOH(PG)		D	AMP Work	03-Jul-2025	09:00	03-Jul-2025	18:00	Kindly approve.	PLANNED	Approved	03-Jul-25	09:00	03-Jul-25	18:00	
915	RQ2253	OCC_232	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTS) - BUS 2		D	For Bay Extension works	01-Jul-2025	17:00	05-Jul-2025	23:00		PLANNED	Approved	01-Jul-25	17:00	05-Jul-25	23:00	

916	RQ2254	OCC_232	cpcc1_sd	BUS	220KV BUS 1 AT KANKROLI(PG)		D	Bay Extension Work	01-Jul-2025	09:00	02-Jul-2025	18:00		PLANNED	Approved	01-Jul-25	09:00	02-Jul-25	18:00	
917	RQ2256	OCC_232	cpcc2_sd	BUS	220KV BUS 1 AT PATIALA(PG)		C	Testing of 220 KV Bus-1 after retrofitting of relays	01-Jul-2025	09:00	04-Jul-2025	18:00	Kindly approve.	PLANNED	Approved	01-Jul-25	09:00	04-Jul-25	18:00	
918	RQ2257	OCC_232	cpcc3_sd	BUS	220KV BUS 2 AT SITARGANJ(PG)	POWER GRID	D	WIRING OF BAY EQUIPMENT TO BE TERMINATED IN NEW BUS BAR PANEL (TO BE COMMISSIONED).	29-Jul-2025	09:00	29-Jul-2025	17:00		PLANNED	Approved	29-Jul-25	09:00	29-Jul-25	17:00	
919	RQ2257	OCC_232	cpcc3_sd	BUS	220KV BUS 1 AT SITARGANJ(PG)	POWER GRID	D	WIRING OF BAY EQUIPMENT TO BE TERMINATED IN NEW BUS BAR PANEL (TO BE COMMISSIONED).	28-Jul-2025	09:00	28-Jul-2025	17:00		PLANNED	Approved	28-Jul-25	09:00	28-Jul-25	17:00	
920	RQ2257	OCC_232	cpcc3_sd	BUS	220KV BUS 2 AT ALLAHABAD(PG)	POWER GRID	C	Busbar relay retrofitting works at Prayagraj SS	18-Jul-2025	09:00	21-Jul-2025	18:00		PLANNED	Approved	18-Jul-25	09:00	21-Jul-25	18:00	
921	RQ2257	OCC_232	cpcc3_sd	BUS	220KV BUS 2 AT AGRA(PG)	POWER GRID	C	For alignment of 220KV Bus isolator at Agra on 15.07.2025	15-Jul-2025	09:00	15-Jul-2025	18:00		PLANNED	Approved	15-Jul-25	09:00	15-Jul-25	18:00	
922	RQ2257	OCC_232	cpcc3_sd	BUS	220KV BUS 1 AT ALLAHABAD(PG)	POWER GRID	C	Busbar relay retrofitting works at Prayagraj SS	14-Jul-2025	09:00	17-Jul-2025	18:00		PLANNED	Approved	14-Jul-25	09:00	17-Jul-25	18:00	
923	RQ2259	OCC_232	cpcc3_sd	BUS	220 KV PITHORAGARH(PG) - BUS 1	POWER GRID	D	RETROFITMENT OF BUS BAR PROTECTION RELAY	09-Jul-2025	09:00	09-Jul-2025	18:00		PLANNED	Approved	09-Jul-25	09:00	09-Jul-25	18:00	Subject to UK consent.
924	RQ2250	OCC_232	indigrid_sd	BUS	220KV BUS 2 AT AMARGARH(NRS S XXIX)	NRSS XXIX	C	The shutdown is required to facilitate ongoing works under the RTM project for the augmentation of the 3rd ICT at Amargarh Substation. The scope of work includes connecting the new bus with the existing bus system.	26-Jul-2025	10:00	28-Jul-2025	18:00		PLANNED	Approved	26-Jul-25	10:00	28-Jul-25	18:00	

925	RQ2259	OCC_232	indigrid_sd	BUS	220KV BUS 1 AT AMARGARH(NRS S XXIX)	NRSS XXIX	C	The shutdown is required to facilitate ongoing works under the RTM project for the augmentation of the 3rd ICT at Amargarh Substation. The scope of work includes connecting the new bus with the existing bus system.	23-Jul-2025	10:00	25-Jul-2025	18:00		PLANNED	Approved	23-Jul-25	10:00	25-Jul-25	18:00	
926	RQ2259	OCC_232	slchcp_sd	BUS	220KV BUS 1 AT KANGOO(HP)	HPPTCL	D	Connection of droppers with 220 kV Dehar-Kangoo ckt-2 for charging of new line bay	25-Jul-2025	09:00	25-Jul-2025	13:00		PLANNED	Approved	25-Jul-25	09:00	25-Jul-25	13:00	
927	RQ2258	OCC_232	slchcp_sd	BUS	220KV BUS 1 AT DEHAR(BB)	BBMB	D	Connection of droppers with 220 kV Dehar-Kangoo ckt-2 for charging of new line bay	22-Jul-2025	10:00	22-Jul-2025	15:00		PLANNED	Approved	22-Jul-25	10:00	22-Jul-25	15:00	
928	RQ2257	OCC_232	stuup_sd	BUS	220 KV PANKI(UP) - BUS 2	UPPTCL	C	* SHUTDOWN OF 220KV MAIN BUS - II FOR REPLACEMENT OF 220KV B BUS ISOLATOR Y >X PHASE JAW AND ARM OF 500MVA ICT-I	10-Jul-2025	10:00	11-Jul-2025	17:00		PLANNED	Approved	10-Jul-25	10:00	11-Jul-25	17:00	
929	RQ2258	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SITARGANJ(PG)-SITARGANJ(SIDCUL) (PTCUL) CKT-1	PTCUL	D	RETROFITMENT OF LBB RELAY & AMP WORKS AT 220/132KV SITARGANJ SS (BAY No:106)	14-Jul-2025	09:00	14-Jul-2025	17:00		PLANNED	Approved	14-Jul-25	09:00	14-Jul-25	17:00	Consent denied by UK
930	RQ2259	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-KATHUA(JK) (PG) CKT-1		D	Replacement of Puntured insulator at Loc No- 28 detected during online PID-	10-Jul-2025	08:00	10-Jul-2025	18:00	Kindly approve.	PLANNED	Approved	10-Jul-25	08:00	10-Jul-25	18:00	
931	RQ2260	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-MAHANPUR(PDD) (PG) CKT-1		D	AR in Non auto required for safety purpose.	10-Jul-2025	08:00	10-Jul-2025	18:00	Kindly approve.	PLANNED	Approved	10-Jul-25	08:00	10-Jul-25	18:00	
932	RQ2259	OCC_232	slchcp_sd	BUS	132 KV KANGOO(HP) - BUS 2	HPPTCL	D	Extension of 132 kV bus-2	24-Jul-2025	09:00	24-Jul-2025	18:00		PLANNED	Approved	24-Jul-25	09:00	24-Jul-25	18:00	
933	RQ2259	OCC_232	slchcp_sd	BUS	132 KV KANGOO(HP) - BUS 1	HPPTCL	D	Extension of 132 kV bus -1	23-Jul-2025	09:00	23-Jul-2025	17:00		PLANNED	Approved	23-Jul-25	09:00	23-Jul-25	17:00	
934	RQ2256	OCC_232	cpcc3_sd	BUS	132 KV PITHORAGARH(PG) - BUS 1	POWER GRID	D	RETROFITMENT OF BUS BAR PROTECTION RELAY	08-Jul-2025	09:00	08-Jul-2025	18:00		PLANNED	Approved	08-Jul-25	09:00	08-Jul-25	18:00	Consent denied by UK

935	RQ2261	OCC_232	apl_sd	BAY	407B TIE BAY - 500 KV HVDC MAHINDERGARH(APL) POLE-1 (ADANI) AND FUTURE AT 500 KV HVDC MAHINDERGARH(APL) (ADANI)	ADANI	D	Annual Maintenance of AC Filter-3 400KV Bus	10-Jul-2025	09:30	10-Jul-2025	18:30	AC Filter 1 & 2 Bus will be in Service	PLANNED	Approved	10-Jul-25	09:30	10-Jul-25	18:30	
936	RQ2256	OCC_232	cpcc1_sd	BAY	201 (ACME SOLAR HOLDINGS PVT. LTD) MAIN BAY - 220 KV BIKANER_2 (PBTSL) - BUS 1 (PBTSL) AT 220 KV BIKANER_2 (PBTSL)	PBTSL	D	Bay Extension Work	26-Jul-2025	17:00	28-Jul-2025	23:00		PLANNED	Approved	26-Jul-25	17:00	28-Jul-25	23:00	
937	RQ2256	OCC_232	cpcc1_sd	BAY	225(NHPC LINE) MAIN BAY - 220 KV BIKANER_2 (PBTSL) - BUS 1 (PBTSL) AT 220 KV BIKANER_2 (PBTSL)	PBTSL	D	Bay Extension Work	07-Jul-2025	17:00	14-Jul-2025	23:00		PLANNED	Approved	07-Jul-25	17:00	14-Jul-25	23:00	
938	RQ2250	OCC_232	indigrid_sd	BAY	201 BUS COUPLER BAY - 220KV BUS 1 AT AMARGARH(NRS S XXIX) AND 220KV BUS 2 AT AMARGARH(NRS S XXIX) AT 220 KV AMARGARH(NRS S XXIX)	NRSS XXIX	C	The shutdown is required to facilitate ongoing works under the RTM project for the augmentation of the 3rd ICT at Amargarh Substation. The scope of work includes connecting the new bus with the existing bus system.	26-Jul-2025	10:00	28-Jul-2025	18:00		PLANNED	Approved	26-Jul-25	10:00	28-Jul-25	18:00	
939	RQ2250	OCC_232	indigrid_sd	BAY	201 BUS COUPLER BAY - 220KV BUS 1 AT AMARGARH(NRS S XXIX) AND 220KV BUS 2 AT AMARGARH(NRS S XXIX) AT 220 KV AMARGARH(NRS S XXIX)	NRSS XXIX	C	The shutdown is required to facilitate ongoing works under the RTM project for the augmentation of the 3rd ICT at Amargarh Substation. The scope of work includes connecting the new bus with the existing bus system.	23-Jul-2025	10:00	25-Jul-2025	18:00		PLANNED	Approved	23-Jul-25	10:00	25-Jul-25	18:00	
940	RQ2256	OCC_232	cpcc1_sd	BAY	210 MAIN BAY - 400/220 KV 315 MVA ICT 2 AT ROORKEE(PG) (POWERGRID)	POWER GRID	C	CB over hauling	15-Jul-2025	08:00	18-Jul-2025	18:00		PLANNED	Approved	15-Jul-25	08:00	18-Jul-25	18:00	

941	RQ2256	OCC_232	cpcc1_sd	BAY	208 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT ROORKEE(PG) (POWERGRID)	POWER GRID	C	CB over hauling	11-Jul-2025	08:00	14-Jul-2025	18:00		PLANNED	Approved	11-Jul-25	08:00	14-Jul-25	18:00	
942	RQ2256	OCC_232	cpcc1_sd	BAY	204 BUS COUPLER BAY - 220KV BUS 1 AT BAGHPAT(PG) (POWERGRID) AND 220KV BUS 2 AT BAGHPAT(PG) AT 220 KV BAGHPAT(PG) (POWERGRID)	POWER GRID	C	Rectification of P.D defect in 220kV Main Bus-1	08-Jul-2025	09:00	11-Jul-2025	23:00		PLANNED	Approved	08-Jul-25	09:00	11-Jul-25	23:00	May be allowed subject to :1. Transmission asset owner must submit Electrical safety clearance for the proposed temporary arrangement before charging, confirmed by NRLDC FTC team. 2.Subject to UP consent. 3.Availability of telemetry data from both ends. 4.Relevant Change in protection settings at both ends for the new temporary arrangement.
943	RQ2259	OCC_232	cpcc3_sd	HVDC POLE	70 KV VINDHYACHAL(P G) POLE-1	POWER GRID	D	REPLACEMENT OF PT100 SENSOR OF OLTC TEMPERATURE MONITORING. CONFIGURATION OF CONVERTER BREAKER LBB START ALARM	23-Jul-2025	09:00	23-Jul-2025	13:00		PLANNED	Approved	23-Jul-25	09:00	23-Jul-25	13:00	Subjected to WRPC approval
944	RQ2259	OCC_232	cpcc3_sd	HVDC POLE	70 KV VINDHYACHAL(P G) POLE-2	POWER GRID	D	FOR HOT SPOT RECTIFICATION, BLOCK#2 SMOOTHENING REACTOR TESTING FOR RLA, CONFIGURATION OF CONVERTER BREAKER LBB START ALARM	21-Jul-2025	09:00	21-Jul-2025	18:00		PLANNED	Approved	21-Jul-25	09:00	21-Jul-25	18:00	Subjected to WRPC approval
945	RQ2255	OCC_232	cpcc1_sd	SVC/STATCOM	SVC No 1(-300/+400MVAR) at 400 KV Kankroli(PG)	POWER GRID	D	FOR DEWEEDING WORKS	07-Jul-2025	08:00	08-Jul-2025	17:00		PLANNED	Approved	07-Jul-25	08:00	08-Jul-25	17:00	
946	RQ2255	OCC_232	cpcc1_sd	SVC/STATCOM	STATCOM No 2(-425/+550MVAR) at 400 KV Bhadla_2 (PG)	POWER GRID	D	For AMP and RTV Coating	06-Jul-2025	18:00	10-Jul-2025	23:00		PLANNED	Approved	06-Jul-25	18:00	10-Jul-25	23:00	
947	RQ2256	OCC_232	cpcc2_sd	SVC/STATCOM	STATCOM No 1(-100/+100MVAR) at 400 KV Nallagarh(PG)	POWER GRID	D	For ICT-4 Augumentation work due to the proximity of Statcom Bay near to ICT-IV at Nalagarh ss	03-Jul-2025	09:00	05-Jul-2025	18:00	Under construction head. kindly approve.	PLANNED	Approved	03-Jul-25	09:00	05-Jul-25	18:00	
948	RQ2256	OCC_232	cpcc2_sd	SVC/STATCOM	STATCOM No 2(-100/+100MVAR) at 400 KV Nallagarh(PG)	POWER GRID	D	For ICT-4 Augumentation work due to the proximity of Statcom Bay near to ICT-IV at Nalagarh ss	03-Jul-2025	09:00	05-Jul-2025	18:00	Under construction head. kindly approve.	PLANNED	Approved	03-Jul-25	09:00	05-Jul-25	18:00	

949	RQ2255	OCC_232	cpcc1_sd	SVC/STATCOM	STATCOM No 1(-425/+550MVAR) at 400 KV Bhadla_2 (PG)	POWER GRID	D	For AMP and RTV Coating	01-Jul-2025	18:00	05-Jul-2025	23:00		PLANNED	Approved	01-Jul-25	18:00	05-Jul-25	23:00	
950	RQ2255	OCC_232	cpcc1_sd	SVC/STATCOM	STATCOM No 1(-425/+550MVAR) at 400 KV Fatehgarh_II(PG)	POWER GRID	D	for AMP work	22-Jul-2025	17:00	23-Jul-2025	23:59		PLANNED	Approved	22-Jul-25	17:00	23-Jul-25	23:59	
951	RQ2255	OCC_232	cpcc1_sd	SVC/STATCOM	STATCOM No 2(-425/+550MVAR) at 400 KV Fatehgarh_II(PG)	POWER GRID	D	for AMP work	09-Jul-2025	17:00	10-Jul-2025	23:59		PLANNED	Approved	09-Jul-25	17:00	10-Jul-25	23:59	
952	RQ2255	OCC_232	cpcc1_sd	SVC/STATCOM	STATCOM No 1(-425/+550MVAR) at 400 KV Bikaner_2 (PBTSL)	PBTSL	D	For AMP of Coupling Trafo & MV branches	10-Jul-2025	17:00	13-Jul-2025	23:00		PLANNED	Approved	10-Jul-25	17:00	13-Jul-25	23:00	

SL	Request Type	OCC Number	Name of Requesting Agency	Element Name	Daily/ Continuous	Reason	From Date	From Time	To Date	To Time	Remarks	Tag	EntityType	S/D Status	OCC Remarks
1	PLANNED	OCC_592	POWERGRID_WR2	765KV-SATNA-VINDHYACHAL(PS)-1	D	Transmission Line AMP, Dia to be kept open at both ends.	17-Jul-2025	07:00	17-Jul-2025	18:00	PG-WR2-VINDHYACHAL-TLM	Outage	AC TRANSMISSION LINE CIRCUIT	Approved	750 MW Curtailment
2	PLANNED	OCC_592	POWERGRID_WR2	765KV-SATNA-VINDHYACHAL(PS)-2	D	Transmission Line AMP, Dia to be kept open at both ends.	18-Jul-2025	07:00	18-Jul-2025	18:00	PG-WR2-VINDHYACHAL-TLM	Outage	AC TRANSMISSION LINE CIRCUIT	Approved	750 MW Curtailment
3	PLANNED	OCC_592	POWERGRID_WR2	765KV-VINDHYACHAL(PS)-VARANASI-1	D	Transmission Line AMP, Dia to be kept open at both ends.	19-Jul-2025	07:00	19-Jul-2025	18:00	PG-WR2-VINDHYACHAL-TLM	Outage	AC TRANSMISSION LINE CIRCUIT	Rejected	1900 MW Curtailment
4	PLANNED	OCC_592	POWERGRID_WR2	765KV-VINDHYACHAL(PS)-VARANASI-2	D	Non auto mode of ckt 2 is required to attend Shutdown nature defect in 765KV-VINDHYACHAL(PS)-VARANASI-1	19-Jul-2025	07:00	19-Jul-2025	18:00	PG-WR2-VINDHYACHAL-TLM	Outage	AC TRANSMISSION LINE CIRCUIT	Rejected	1900 MW Curtailment
5	PLANNED	OCC_592	POWERGRID_WR2	400KV-VINDHYACHAL(PS)-RIHAND-1	D	Transmission Line AMP, LA Base Replacement and Line Terminal Equipment AMP, Non auto mode of ckt 2 is required for opportunity work in line . Dia to be kept open at both ends.	03-Jul-2025	07:00	03-Jul-2025	18:00	PG-WR2-VINDHYACHAL-(PS)	Outage	AC TRANSMISSION LINE CIRCUIT	Approved	
6	PLANNED	OCC_592	POWERGRID_WR2	400KV-VINDHYACHAL(PS)-RIHAND-2	D	Transmission Line AMP, LA Base Replacement and Line Terminal Equipment AMP, Non auto mode of ckt 1 is required for opportunity work in line . Dia to be kept open at both ends.	02-Jul-2025	07:00	02-Jul-2025	18:00	PG-WR2-VINDHYACHAL-(PS)	Outage	AC TRANSMISSION LINE CIRCUIT	Approved	
7	PLANNED	OCC_592	POWERGRID_WR2	765KV-GWALIOR-AGRA-1	D	Restoration work of loc no 159 & shut down nature defect attending work, Dia to be kept open at both ends.	01-Jul-2025	09:00	11-Jul-2025	18:00	PG-WR2-GWALIOR	Outage	AC TRANSMISSION LINE CIRCUIT	Rejected	
8	PLANNED	OCC_592	POWERGRID_WR2	765KV-GWALIOR-ORAI-1	D	Line Reactor CB Drive Mechanism checking by OEM and AMP works of LR and Line bay at Gwalior SS, Dia to be kept open at both ends.	21-Jul-2025	07:00	23-Jul-2025	18:00	PG-WR2-GWALIOR	Outage	AC TRANSMISSION LINE CIRCUIT	Rejected	
9	PLANNED	OCC_592	POWERGRID_WR2	765KV-SATNA-GWALIOR-2	D	Non auto mode of 765KV-SATNA-GWALIOR-2 is required to attend Shutdown nature defect in 765KV-GWALIOR-ORAI-1	21-Jul-2025	07:00	23-Jul-2025	18:00	PG-WR2-GWALIOR	Outage	AC TRANSMISSION LINE CIRCUIT	Rejected	
10	PLANNED	OCC_592	POWERGRID_WR2	765KV-BANASKANTHA-CHITTORGARH-1	D	YEARLY AMP/For attending shutdown defects in line, Dia to be kept open at both ends.	16-Jul-2025	15:00	15-Jul-2025	23:00	PG-WR2-BANASKANTHA	Outage	AC TRANSMISSION LINE CIRCUIT	Approved	2950 MW curtailment in NR export
11	PLANNED	OCC_592	POWERGRID_WR2	765KV-BANASKANTHA-CHITTORGARH-2	D	Non auto mode of ckt 1 is required to attend Shutdown nature defect in 765KV-BANASKANTHA-CHITTORGARH-1	16-Jul-2025	15:00	15-Jul-2025	23:00	PG-WR2-BANASKANTHA	Online	AC TRANSMISSION LINE CIRCUIT	Approved	
12	PLANNED	OCC_592	POWERGRID_WR2	765KV-BANASKANTHA-CHITTORGARH-1	D	Non auto mode of ckt 1 is required to attend Shutdown nature defect in 765KV-BANASKANTHA-CHITTORGARH-2	19-Jul-2025	15:00	19-Jul-2025	23:00	PG-WR2-BANASKANTHA	Online	AC TRANSMISSION LINE CIRCUIT	Approved	
13	PLANNED	OCC_592	POWERGRID_WR2	765KV-BANASKANTHA-CHITTORGARH-2	D	YEARLY AMP/For attending shutdown defects in line, Dia to be kept open at both ends.	19-Jul-2025	15:00	19-Jul-2025	23:00	PG-WR2-BANASKANTHA	Outage	AC TRANSMISSION LINE CIRCUIT	Approved	2950 MW curtailment in NR export
14	PLANNED	OCC_592	POWERGRID_WR2	765KV-SATNA-ORAI-1	D	For rectification of shutdown nature defects and fixing of jumper wedge connector	09-Jul-2025	07:00	09-Jul-2025	18:00	PG-WR2-SATNA-TLM	Outage	AC TRANSMISSION LINE CIRCUIT	Rejected	
15	PLANNED	OCC_592	POWERGRID_WR2	765KV-SATNA-GWALIOR-2	D	Non auto mode of 765KV-SATNA-GWALIOR-2 is required to attend Shutdown nature defect in 765KV-SATNA-ORAI-1	09-Jul-2025	07:00	09-Jul-2025	18:00	PG-WR2-SATNA-TLM	Online	AC TRANSMISSION LINE CIRCUIT	Rejected	

16	PLANNED	OCC_592	POWERGRID_WR2	765KV-INDORE-VADODARA-1	D	attending S/D nature defect in line and WTI Replacement of Y ph Line reactor. Dia to be kept open at both ends.	01-Jul-2025	14:00	01-Jul-2025	23:00	PG-WR2-Vadodara	Outage	AC TRANSMISSION LINE CIRCUIT	Approved	ATC curtailment of 600 MW in NR export.
17	PLANNED	OCC_592	POWERGRID_WR2	400KV-SHUIJALPUR-RAPP-2	D	AMP WORK OF SUJALPUR-RAPP2_LINE REACTOR	09-Jul-2025	08:00	09-Jul-2025	17:30	PG-WR2-SHUIJALPUR	Outage	AC TRANSMISSION LINE CIRCUIT	Approved	
18	PLANNED	OCC_592	POWERGRID_WR2	400KV-SHUIJALPUR-RAPP-2 L/R@ SHUIJALPUR - 400KV	D	AMP WORK OF SUJALPUR-RAPP2_LINE REACTOR	09-Jul-2025	08:00	09-Jul-2025	17:30	PG-WR2-SHUIJALPUR	Outage	LINE REACTOR	Approved	
19	PLANNED	OCC_592	POWERGRID_WR2	765KV-SATNA-BINA-1	D	ATTENDING S/D NATURE DEFECTS IN LINE and Line terminal equipment AMP work, For taking spare reactor unit in service in place of Y-ph LR unit Bus-1 side , Dia to kept open at both ends	07-Jul-2025	07:00	07-Jul-2025	18:00	PG-WR2-BINA SS/BINA-TLM	OUTAGE	AC TRANSMISSION LINE CIRCUIT	Approved	750 MW curtailment
20	PLANNED	OCC_592	POWERGRID_WR2	765KV-SATNA-BINA-1	D	For taking Y-ph LR unit in service in place of spare reactor unit Bus-1 side	24-Jul-2025	09:00	24-Jul-2025	15:00	PG-WR2-BINA SS	OUTAGE	AC TRANSMISSION LINE CIRCUIT	Approved	750 MW curtailment
21	PLANNED	OCC_592	POWERGRID_WR2	765KV-SATNA-BINA-1	D	A/R Non Auto mode For attending Earth wire defects	31-Jul-2025	07:00	31-Jul-2025	18:00	PG-WR2-BINA-TLM	ONLINE	AC TRANSMISSION LINE CIRCUIT	Approved	
22	PLANNED	OCC_592	POWERGRID_WR2	765KV-SATNA-GWALIOR-2	D	For OPGW stringing under live line condition	01-Jul-2025	07:00	31-Jul-2025	18:00	PG-WR2-RHQ-IT	Online	AC TRANSMISSION LINE CIRCUIT	Approved	

Outages proposed in other RPCs requiring NRPC approval												
Sl No	outages proposed in	Name of Requesting Agency	Name of Elements	From		To		Basis	Reason	Remarks (If Any)	Shutdown status	OCC remarks
1	ERPC	POWERGRID ER1	400KV-PUSAULI(PG)-ALLAHABAD-1	4-Jul-25	09:00	5-Jul-25	17:30	C	LBB retrofitting works and SCADA validation For Bay 405 & 404		Approved	
2	ERPC	POWERGRID ER1	400KV-PUSAULI(PG)-ALLAHABAD-1	9-Jul-25	09:00	9-Jul-25	17:30	D	LBB retrofitting works and SCADA validation for Bay 404R.		Approved	
3	ERPC	POWERGRID ER1	400KV-PUSAULI(PG)-VARANASI-1	1-Jul-25	09:00	2-Jul-25	17:30	C	LBB retrofitting works and SCADA validation for Bay 402 & 401		Approved	
4	ERPC	POWERGRID ER1	400KV-PUSAULI(PG)-VARANASI-1	7-Jul-25	09:00	7-Jul-25	17:30	D	LBB retrofitting works and SCADA validation for Bay 401R.		Approved	
5	ERPC	POWERGRID ER1	400KV-MUZAFFARPUR(PG)-GORAKHPUR-2	3-Jul-25	08:00	3-Jul-25	17:30	D	To attend relay setting modification		Approved	
6	ERPC	POWERGRID ER1	400KV-MUZAFFARPUR(PG)-GORAKHPUR-1	1-Jul-25	08:00	1-Jul-25	17:30	D	To attend relay setting modification		Approved	
7	ERPC	POWERGRID ER1	A/R OF 400KV-BIHARSARIFF(PG)-SAHUPURI-1	11-Jul-25	09:00	11-Jul-25	17:30	D	For insulator replacement work in 400KV Biharsharif- Sahupuri ckt #2 line.		Approved	
8	ERPC	POWERGRID ER1	400KV-BIHARSARIFF(PG)-SAHUPURI-2	11-Jul-25	09:00	11-Jul-25	17:30	D	For insulator replacement work.		Approved	
9	ERPC	POWERGRID ER1	A/R OF 400KV-BIHARSARIFF(PG)-SAHUPURI-2	10-Jul-25	09:00	10-Jul-25	17:30	D	For insulator replacement work in 400KV Biharsharif- Sahupuri ckt#1 line.		Approved	
10	ERPC	POWERGRID ER1	400KV-BIHARSARIFF(PG)-SAHUPURI-1	10-Jul-25	09:00	10-Jul-25	17:30	D	For insulator replacement work.		Approved	
11	ERPC	ER-II	HVDC 800KV-AGRA-BNC-2	8-Jul-25	08:00	8-Jul-25	17:00	D	Low Jumper clearance correction work at at severe ROW area		Rejected	May be availed after high hydro season
12	ERPC	ER-II	HVDC 800KV-AGRA-BNC-1	7-Jul-25	08:00	7-Jul-25	17:00	D	Earth Wire SAG rectification at severe ROW area		Rejected	May be availed after high hydro season

SL NO.	ACTIVITY	SCOPE	REVISED FROM DATE	REVISED TO DATE	Remarks	Approved FROM DATE	Approved TO DATE	NRLDC comment	S/D Status	OCC Remarks
1	Busbar protection Put in Out of service.	GE/ NTPC	3-Jul-25	3-Jul-25	Busbar protection will not be in service during this complete upgradation work activities tentatively till Aug 16 because of integration of new scheme.	12-Jul-25	12-Jul-25	May be allowed	Approved	May be allowed
2	Bus -1 shutdown for Busbar CT Core Isolation	GE/ NTPC	3-Jul-25	3-Jul-25	Busbar CT cores of Main & Check zone will be shorted.	12-Jul-25	12-Jul-25	Subject to All elements must be connected with Other Bus	Approved	Subject to All elements must be connected with
3	Bus -2 shutdown for Busbar CT Core Isolation	GE/ NTPC	4-Jul-25	4-Jul-25	Busbar CT cores of Main & Check zone will be shorted.	13-Jul-25	13-Jul-25	Subject to All elements must be connected with Other Bus	Approved	Subject to All elements must be connected with Other Bus
4	Shutdown for 400 KV- Kanpur Line-1 (418) with 417 Tie Bay.	GE/ NTPC	5-Jul-25	11-Jul-25	Pu relays integrating into Relay panels. Termination of control cables pertains to Busbar Panel. CMR wirings for CB Status. LBB Relay shifting to busbar pu relays. CT Cables termination on primary CT equipment, Relay panels, CT Polarity checking, CT primary injection testing, CT primary injection stability for differential relay in ICT Bays. Trip test combination checking with CB. C/L checks, Intertrip checks, DT Send checks, AR blk check, DCS Alarm.	14-Jul-25	20-Jul-25	Subject to real time grid condition/No other line shutdown at both end	Approved	Subject to real time grid condition/No other line shutdown at both end
5	Shutdown for 400 KV- Kanpur Line-2 (419) with 420 Tie Bay.	GE/ NTPC	12-Jul-25	18-Jul-25	Pu relays integrating into Relay panels. Termination of control cables pertains to Busbar Panel. CMR wirings for CB Status. LBB Relay shifting to busbar pu relays. CT Cables termination on primary CT equipment, Relay panels, CT Polarity checking, CT primary injection testing, CT primary injection stability for differential relay in ICT Bays. Trip test combination checking with CB. C/L checks, Intertrip checks, DT Send checks, AR blk check, DCS Alarm.	21-Jul-25	27-Jul-25	Subject to real time grid condition/No other line shutdown at both end	Approved	Subject to real time grid condition/No other line shutdown at both end
6	Shutdown for 400 KV- Agra Line-2 (407) with 408 Tie Bay.	GE/ NTPC	19-Jul-25	25-Jul-25	Pu relays integrating into Relay panels. Termination of control cables pertains to Busbar Panel. CMR wirings for CB Status. LBB Relay shifting to busbar pu relays. CT Cables termination on primary CT equipment, Relay panels, CT Polarity checking, CT primary injection testing, CT primary injection stability for differential relay in ICT Bays. Trip test combination checking with CB. C/L checks, Intertrip checks, DT Send checks, AR blk check, DCS Alarm.	28-Jul-25	3-Aug-25	Subject to real time grid condition/No other line shutdown at both end	Approved	Subject to real time grid condition/No other line shutdown at both end
7	Shutdown for 400 KV- ICT-2 (401) with Shunt reactor-2, 402 Tie Bay.	GE/ NTPC	26-Jul-25	1-Aug-25	Pu relays integrating into Relay panels. Termination of control cables pertains to Busbar Panel. CMR wirings for CB Status. LBB Relay shifting to busbar pu relays. CT Cables termination on primary CT equipment, Relay panels, CT Polarity checking, CT primary injection testing, CT primary injection stability for differential relay in ICT Bays. Trip test combination checking with CB. C/L checks, Intertrip checks, DT Send checks, AR blk check, DCS Alarm.	4-Aug-25	10-Aug-25	Other 315MVA ICT must be in service during shutdown/Load to be managed	Approved	Other 315MVA ICT must be in service during shutdown/Load to be managed
8	Shutdown for 400 KV- ICT-1 (404) with Shunt reactor -1, 405 Tie Bay.	GE/ NTPC	2-Aug-25	8-Aug-25	Pu relays integrating into Relay panels. Termination of control cables pertains to Busbar Panel. CMR wirings for CB Status. LBB Relay shifting to busbar pu relays. CT Cables termination on primary CT equipment, Relay panels, CT Polarity checking, CT primary injection testing, CT primary injection stability for differential relay in ICT Bays. Trip test combination checking with CB. C/L checks, Intertrip checks, DT Send checks, AR blk check, DCS Alarm.	11-Aug-25	17-Aug-25	Other 315MVA ICT must be in service during shutdown/Load to be managed	Approved	Other 315MVA ICT must be in service during shutdown/Load to be managed
9	Shutdown for 400 KV- Agra Line-1 (406) with 405 Tie Bay.	GE/ NTPC	9-Aug-25	16-Aug-25	Pu relays integrating into Relay panels. Termination of control cables pertains to Busbar Panel. CMR wirings for CB Status. LBB Relay shifting to busbar pu relays. CT Cables termination on primary CT equipment, Relay panels, CT Polarity checking, CT primary injection testing, CT primary injection stability for differential relay in ICT Bays. Trip test combination checking with CB. C/L checks, Intertrip checks, DT Send checks, AR blk check, DCS Alarm.	18-Aug-25	24-Aug-25	Subject to real time grid condition/No other line shutdown at both end	Approved	Subject to real time grid condition/No other line shutdown at both end

232nd OCC Additional shutdowns at STPS, Suratgarh for the month of July-2025											
SR. NO.	NAME OF LINE / EQUIPMENT (S/D REQUIRED)	DURATION				Type	TYPE OF WORK TO BE DONE	Remarks	Shutdown Status	NRLDC/NLDC Remarks	OCC Remaks
		From		To							
		Date	Time	Date	Time						
1	400kV Main Bus - I at STPS, Suratgarh	07.07.2025	09:00 Hrs	08.07.2025	18:00 Hrs	Continuous	For Maintenance work of 400kV Main Bus-I and Isolators	Shutdown shall be availed during outage of Unit # 3 and Unit # 5 of STPS	Rejected	Shutdown may be deferred and to be discussed in next OCC due to high northern region demand	May be availed in D-5
	400kV STPS - Ratangarh Ckt-2										
	400kV STPS - SSCTPS Interconnecor Ckt-1										
	400kV STPS - SSCTPS Interconnecor Ckt-2										
2	400kV Main Bus - II at STPS, Suratgarh	10.07.2025	09:00 Hrs	11.07.2025	18:00 Hrs	Continuous	For Maintenance work of 400kV Main Bus-II and Isolators	Shutdown shall be availed during outage of Unit # 4 and Unit # 6 of STPS	Rejected	Shutdown may be deferred and to be discussed in next OCC due to high northern region demand	May be availed in D-5
	400kV STPS - Ratangarh Ckt-1										
	400kV STPS - SSCTPS Interconnecor Ckt-1										
	400kV STPS - SSCTPS Interconnecor Ckt-2										

232nd OCC Additional shutdowns of June-2025									
SR. NO.	NAME OF LINE / EQUIPMENT (S/D REQUIRED)	DURATION				TYPE OF WORK TO BE DONE	Shutdown Status	NRLDC/NLDC Remarks	OCC Remaks
		From		To					
1	5	Date	Time	Date	Time	6			
1	400 Heerapura - Hindaun line	23.06.2025	15:00 Hrs.	23.06.2025	23:00 Hrs.	For relay testing work & tree trimming work	Approved	Shutdown may be allowed subject to real time grid condition and no other line outage at both ends/ from 15:00Hrs	Shutdown may be allowed subject to real time grid condition and no other line outage at both ends/ from 15:00Hrs

Shutdown of 765kV Anta-Phagi Ckt-1 for NHAI work

S No.	NAME OF LINE / EQUIPMENT (S/D REQUIRED)	TYPE OF WORK TO BE DONE	DURATION		Type	ALTERNATIVE SUPPLY ARRANGEMENT	NLDC REMARKS	S/D STATUS	OCC REMARKS
			DATE/TIME	DATE/TIME					
1	765 KV Anta-Phagi Ckt 1	For taking up the civil work of AUP (animal underpass of Ch: 314+900) By NHAI .	17.06.2025 08:00 HRS	19.06.2025 20:00 HRS	(daily basis)	765 KV Anta-Phagi Ckt 2		Rejected	Deferred till next OCC
2	765 KV Anta-Phagi Ckt 1	For height raising work between chainage 314+900 (Loc Nos. 234-237 of 765KV Anta-Phagi Ckt-1) By NHAI .	20.06.2025 08:00 HRS (Continue Basis)	20.07.2025 20:00 HRS	(Continue Basis)	765 KV Anta-Phagi Ckt 2		Rejected	Deferred till Sept OCC

<u>PLANNED SHUT DOWN FOR THE MONTH OF JULY- 2025 TO BE APPROVED BY OCC - 232</u> Name of Transmission Zone : Uttar Pradesh Power Transmission Corporation Limited												
Sl.No.	Details of Transmission Line		Date		Timings		Reason	"Outage Mode (Daily/ Continuous)"	Remarks	Shutdown Status	NRLDC/NLDC Remarks	OCC Remaks
	Voltage Level	Name of Transmission Elements	From	To	From	To						
1	765KV	Main Bus-1	01-07-2025	02-07-2025	08:00	18:00	Bus Bar Stability for Dia-2 & Dia-3 of 765kV Switchyard	Continuous	This shutdown has been already approved in OCC 231. If the shutdown is not availed on June 2025 as approved in OCC 231, the 2Days opportunity based shutdown on continuous basis shall be availed between 01.07.2025 to 31.07.2025 with respect to the Unit#1 Generator shutdown. Both Bus shutdown is required together to avoid the induction issue.	Approved	May be allowed	May be allowed
2	765KV	Main Bus-2	01-07-2025	02-07-2025	08:00	18:00	Bus Bar Stability for Dia-2 & Dia-3 of 765kV Switchyard	Continuous		Approved	May be allowed	May be allowed
3	765KV	765kV Ghatampur - Rampur Line	01-07-2025	02-07-2025	08:00	18:00	Bus Bar Stability for Dia-2 & Dia-3 of 765kV Switchyard	Continuous		Approved	May be allowed	May be allowed
4	765KV	330MVAR Reactor for 765kV Ghatampur - Rampur Line	01-07-2025	02-07-2025	08:00	18:00	Bus Bar Stability for Dia-2 & Dia-3 of 765kV Switchyard	Continuous		Approved	May be allowed	May be allowed
5	765KV	765kV Ghatampur - Agra Line	01-07-2025	02-07-2025	08:00	18:00	Bus Bar Stability for Dia-2 & Dia-3 of 765kV Switchyard	Continuous		Approved	May be allowed	May be allowed
6	765KV	189MVAR Reactor for 765kV Ghatampur - Rampur Line	01-07-2025	02-07-2025	08:00	18:00	Bus Bar Stability for Dia-2 & Dia-3 of 765kV Switchyard	Continuous		Approved	May be allowed	May be allowed
7	765KV	Main Bus-2	15-07-2025	15-07-2025	08:00	18:00	For Carrying out Open Circuit & Short Circuit test of Unit#2 Generator	Continuous	1 day shutdown of Bus-2 is required between 01.07.2025 to 31.07.2025 to carry out OCC & SCC test of Unit#2 Generator based on the readiness of the system.	Approved	May be allowed	May be allowed

PLANNED SHUT DOWN FOR THE MONTH OF July-2025 WHICH ARE TO BE APPROVED BY OCC 232

Name of Transmission Zone : Uttar Pradesh Power Transmission Corporation Limited

Sl.No.	Details of Transmission Line		Date		Timings		Reason	Outage Mode (Daily/Continuous)	Remarks	Shutdown Status	NRLDC/NLDC Remarks	OCC Remarks
	Substation/Voltage Level	Name of Transmission Elements	From	To	From	To						
1	2	3	4	5	6	7	8	9	10			
1	400 kV Bareilly	220 kV Pantnagar bay	11.07.2025	11.07.2025	08:00:00	17:00:00	* For Preventive Maintenance works. No supply affected, maintained through 400KV S/S KASHIPUR.	Continuous		Approved	May be allowed subject to Line must remain in service with TBC	May be allowed subject to Line must remain in
2	400KV SULTANPUR	S/D of 400KV Sultanpur-Mohanlalganj	16.07.2025	16.07.2025	10:00:00	16:00:00	* Preventive Maintenance of Bay at 400KV S/S Sultanpur	Continuous		Approved	Line shutdown may not be given for bay maintenance	Line shutdown may not be given for bay maintenance
3	400 kV Bareilly	400 KV TBC	08.07.2025	08.07.2025	08:00:00	17:00:00	For preventive maintenance work. No supply affected.	Continuous		Approved	May be allowed subject to real time grid condition	May be allowed subject to real time grid condition
4	400 kV Bareilly	400 KV BC	09.07.2025	09.07.2025	08:00:00	17:00:00	For preventive maintenance work. No supply affected.	Continuous		Approved	May be allowed subject to real time grid condition	May be allowed subject to real time grid condition
5	765 kV Ghatampur	189MVA Reactor for 765kV Ghatampur - Rampur Line	01.07.2025	02.07.2025	08:00	18:00	Bus Bar Stability for Dia-2 & Dia-3 of 765kV Switchyard	Continuous	This shutdown has been already approved in OCC 231. If the shutdown is not availed on June 2025 as approved in OCC 231, the 2Days opportunity based shutdown on continuous basis shall be availed between 01.07.2025 to 31.07.2025 with respect to the Unit#1 Generator shutdown.	Approved		
									Both Bus shutdown is required together		May be allowed	May be allowed

Sl. No.			Detail of Transmission Element		Date	Time	Date	Time	Reason (provide detailed reason)	Outage Mode (Daily/ Continuous)	Remarks (If any)	Shutdown Status	NRLDC/NLDC Remarks	OCC Remarks
			Element type	Name of the Element	dd-mm-yyyy	Hrs:Min (hh:mm)	dd-mm-yyyy	Hrs:Min (hh:mm)						
1	2	4	6	7	11	12	13	14	15	16	17			
1	WUPPTCL	765/400/2 20kV Hapur	ICT	1500 MVA ICT-1 at Hapur S/s	08-07-2025	08:00	08-07-2025	09:00	1500 MVA ICT-1 - Y phase will free for maintenance and leakage attending and 1500 MVA ICT -1 will charge with R ph, B ph and Spare phase	continuous				
												Approved	May be availed	May be availed
2	WUPPTCL	765/400/2 20kV Gr. Noida	ICT	1500MVA ICT-1 at Gr. Noida S/s	16-07-2025	08:00	16-07-2025	09:00	1500 MVA ICT-1 - B phase will free for maintenance and leakage attending and 1500 MVA ICT -1 will charge with R ph, Y ph and Spare phase	continuous				
												Approved	May be availed in lean NR demand period	May be availed in lean NR demand period

POWERGRID NORTHERN REGION-II											
SUBJECT :- ADDITIONAL SD REQUEST FOR TRANSMISSION ELEMENTS for 232th OCC MEETING											
S.N.	NAME OF THE ELEMENT AND SUBSTATION	Category of element	DURATION				Daily/ Continuous	Reason	NRLDC/NLDC Remarks	S/D Status	OCC Remarks
			FROM		TO						
			DATE	TIME	DATE	TIME					
X-2	For contruction acitivity										
1	220KV BUS COUPLER at Wagoora SS	B	09.07.2025	09:00	10.07.2025	18:00	Continuous	Under ADDCAP vide CERC petition No 470/TT/2020 dated 14.10.2021 FOR CT REPLACEMENT	Subject to no other outage	Approved	Subject to no other outage
2	220/66/11kV ICT-1 at DRASS GIS	B	17.07.2025	09:00	19.07.2025	17:00	Continuous	Interconnection of the Adapter Module and Zojila Line Bay Module with existing GIS at DRASS. Project: Extension of Drass and 66/11kV New Zojila East (GIS) SS under consultancy services to NHIDCL	May be allowed subject to SLDC-JK/CE ladakh consent for load managemnt at 66KV Drass during shutdown	Approved	May be allowed subject to SLDC-JK/CE ladakh consent for load managemnt at 66KV Drass during shutdown
3	66kV BUS at DRASS GIS	B	17.07.2025	09:00	19.07.2025	17:00	Continuous	Interconnection of the Adapter Module and Zojila Line Bay Module with existing GIS at DRASS. Project: Extension of Drass and 66/11kV New Zojila East (GIS) SS under consultancy services to NHIDCL	May be allowed subject to SLDC-JK/CE ladakh consent for load managemnt at 66KV Drass during shutdown	Approved	May be allowed subject to SLDC-JK/CE ladakh consent for load managemnt at 66KV Drass during shutdown
4	66kV Drass- LPDD Ckt-1	B	17.07.2025	09:00	19.07.2025	17:00	Continuous	Interconnection of the Adapter Module and Zojila Line Bay Module with existing GIS at DRASS. Project: Extension of Drass and 66/11kV New Zojila East (GIS) SS under consultancy services to NHIDCL	May be allowed subject to SLDC-JK/CE ladakh consent for load managemnt at 66KV Drass during shutdown	Approved	May be allowed subject to SLDC-JK/CE ladakh consent for load managemnt at 66KV Drass during shutdown
5	66kV Drass- LPDD Ckt-2	B	17.07.2025	09:00	19.07.2025	17:00	Continuous	Interconnection of the Adapter Module and Zojila Line Bay Module with existing GIS at DRASS. Project: Extension of Drass and 66/11kV New Zojila East (GIS) SS under consultancy services to NHIDCL	May be allowed subject to SLDC-JK/CE ladakh consent for load managemnt at 66KV Drass during shutdown	Approved	May be allowed subject to SLDC-JK/CE ladakh consent for load managemnt at 66KV Drass during shutdown
X-3	For O & M acitivity										
1	220 KV CHANDIGARH SEC-47 -PANCHKULA (PG) CKT-1	B	15-07-2025	10:00	23-07-2025	18:00	Continuous	CABLE TERMINATION, STRAIGHT THROUGH JOINTING, SWITCHOVER, JUMPERING & COMMISSIONING WORK- SPARE CABLE CHARGING WORK	Already applied in main File	Approved	Subject to Chandigarh consent
2	220 KV PANCHKULA-CHANDIGARH SEC-47 (PG) CKT-2	B	24-07-2025	10:00	29-07-2025	18:00	Continuous	CABLE TERMINATION, STRAIGHT THROUGH JOINTING, SWITCHOVER, JUMPERING & COMMISSIONING WORK- SPARE CABLE CHARGING WORK	Already applied in main File	Approved	Subject to Chandigarh consent
3	220 KV TBC BUS AT PATIALA SS	B	14-07-2025	09:00	17-07-2025	18:00	Continuous	Testing of 220 KV TBC Bus after retrofitting of relays	Subject to no other outage	Approved	Subject to no other outage
4	220kV Panchkula(PG)- Raiwali(HVPNL) Line-1	B	23.06.2025	08:00	23.06.2025	18:00	Daily	For AMP of Line Equipments.	Subject to Haryana consent	Approved	Subject to Haryana consent
5	220kV Panchkula(PG)- Panchkula Sec-32 (HVPNL) Line-1	B	25.06.2025	08:00	25.06.2025	18:00	Daily	For AMP of Line Equipments.	Subject to Haryana consent	Approved	Subject to Haryana consent
6	220kV Panchkula(PG)- Panchkula Sec-32 (HVPNL) Line-2	B	27.06.2025	08:00	27.06.2025	18:00	Daily	For AMP of Line Equipments.	Subject to Haryana consent	Approved	Subject to Haryana consent

Additional Outage for 232 nd OCC

S L	Request Type	OCC Number	Name of Requesting Agency	Element Name	Daily/ Continuous	Reason	From Date	From Time	To Date	To Time	NLDC/NRLDC Comments	Shutdown Status	OCC Remaks
1	Planned	232	POWERGRID, NR-III	800kV HVDC AGRA-BISWANATHCHARIALI POLE-1	DAILY	For RTV coating of insulators in DC hall from 07.07.2025 to 08.07.2025 on daily basis.	07-07-2025	09:00	08-07-2025	18:00	Subjected to ERPC and NERPC approval	Approved	
2	Planned	232	POWERGRID, NR-III	800kV HVDC AGRA-BISWANATHCHARIALI POLE-2	DAILY	For RTV coating of insulators in DC hall from 09.07.2025 to 10.07.2025 on daily basis.	09-07-2025	09:00	10-07-2025	18:00	Subjected to ERPC and NERPC approval	Approved	
3	Planned	232	POWERGRID, NR-III	800kV HVDC AGRA-ALIPURDUAR POLE-3	DAILY	For RTV coating of insulators in DC hall from 11.07.2025 to 12.07.2025 on daily basis.	11-07-2025	09:00	12-07-2025	18:00	ATC curtailment of 300 MW in NR Import Subjected to ERPC and NERPC approval	Approved	
4	Planned	232	POWERGRID, NR-III	800kV HVDC AGRA-ALIPURDUAR POLE-4	DAILY	For RTV coating of insulators in DC hall from 14.07.2025 to 15.07.2025 on daily basis.	14-07-2025	09:00	15-07-2025	18:00	ATC curtailment of 300 MW in NR Import Subjected to ERPC and NERPC approval	Approved	
5	Planned	232	POWERGRID, NR-III	220kV AGRA-BHARATPUR(RRVPNL)	DAILY	Shutdown is required for implementation of revised distance relay setting.	03-07-2025	10:00	03-07-2025	13:00	Subject to Rajasthan consent	Approved	Subject to Rajasthan consent
6	Planned	232	POWERGRID, NR-III	220KV Agra-Tundla line	DAILY	Shutdown is required for implementation of SOTF logic for CoE technical circular compliance.	04-07-2025	10:00	04-07-2025	13:00	Subject to UP consent	Approved	Subject to UP consent
7	Planned	232	POWERGRID, NR-III	220KV Agra-Shamshabad line	DAILY	Shutdown is required for implementation of SOTF logic.	05-07-2025	10:00	05-07-2025	13:00	Subject to UP consent	Approved	Subject to UP consent
8	Planned	232	POWERGRID, NR-III	400KV BUS 1C at AGRA	DAILY	AMP WORK: C& Tan delta measurement of CT, Timing, CRM, DCRM & Dewpoint of CB and maintenance as per preventive maintenance format.	16-07-2025	08:00	16-07-2025	18:00	In case N-1, tripping of bus 2C, bith 765/400 kV ICT will be tripped leading to curtailment of 800-1000 MW in NR Import/All elements must be connected with Other Bus	Approved	Subject to real time grid condition
9	Planned	232	POWERGRID, NR-III	400KV BUS 2C at AGRA	DAILY	AMP WORK: C& Tan delta measurement of CT, Timing, CRM, DCRM & Dewpoint of CB and maintenance as per preventive maintenance format.	17-07-2025	08:00	17-07-2025	18:00	In case N-1, tripping of bus 1C, bith 765/400 kV ICT will be tripped leading to curtailment of 800-1000 MW in NR Import/All elements must be connected with Other Bus	Approved	Subject to real time grid condition
10	Planned	232	POWERGRID, NR-III	400KV WCA BUS 2 SECTIONALIZER (WCA.Q1) BAY at agra	DAILY	For AMP of 400KV WCA BUS 2 SECTIONALIZER (WCA.Q1) BAY	02-07-2025	09:00	02-07-2025	18:00	Utility may clarify the element	Approved	
11	Planned	232	POWERGRID, NR-III	400kV Aligarh-Prithala Line-2	DAILY	AMP work	15-07-2025	08:00	15-07-2025	18:00	Shutdown may be allowed subject to real time grid condition and no other line outaee at both ends	Approved	Shutdown may be allowed subject to real time grid condition and no other line outage at both ends
12	Planned	232	POWERGRID, NR-III	400KV Bus I at Gorakhpur S/S	Continuous	HV Test of GIS Bay extension work at Gorakhpur	18-06-2025	09:00	20-06-2025	18:00	Shutdown may be allowed subject to real time grid condition and no other line outage at both ends	Approved	Shutdown may be allowed subject to real time grid condition and no other line outage at both ends
13	Planned	232	POWERGRID, NR-III	765kV BALIA-LUCKNOW	DAILY	To attend shutdown nature defect	11-07-2025	08:00	12-07-2025	18:00		Approved	

Sr.No.	Element Name	Owner	Continous /daily	Reason	Requested from date	Requested from time	Requested to date	Requested to time	NRLDC /NLDC Remarks	S/D Status	OCC Remarks
1	402 Tie bay- Rajpura(PSG)- Nakodar ckt 1	NPL	Daily	Field testing of bays after SCADA upgradation	28 June 2025	0900hrs	30 June 2025	1800hrs	May be allowed subject to element must remain in service with other bay	Approved	May be allowed subject to element must remain in service with other bay
2	405 Tie bay-Rajpura(PSG)- Nakodar Ckt 2	NPL	Daily	Field testing of bays after SCADA upgradation	01 July 2025	0900hrs	02 July 2025	1800hrs	May be allowed subject to element must remain in service with other bay	Approved	May be allowed subject to element must remain in service with other bay
3	408 TIE BAY -Rajpura(PSG)- Rajpura Ckt 1	NPL	Daily	Field testing of bays after SCADA upgradation	03 July 2025	0900hrs	04 July 2025	1800hrs	May be allowed subject to element must remain in service with other bay	Approved	May be allowed subject to element must remain in service with other bay
4	411 TIE BAY-Rajpura(PSG)- Rajpura(PS) ckt 2	NPL	Daily	Field testing of bays after SCADA upgradation	05 July 2025	0900hrs	07 July 2025	1800hrs	May be allowed subject to element must remain in service with other bay	Approved	May be allowed subject to element must remain in service with other bay
5	403 MAIN BAY- Rajpura(PSG)-Nakodar ckt 1	NPL	Daily	Field testing of bays after SCADA upgradation	08 July 2025	0900hrs	09 July 2025	1800hrs	May be allowed subject to element must remain in service with other bay	Approved	May be allowed subject to element must remain in service with other bay
6	406 MAIN BAY- Rajpura(PSG)-Nakodar ckt 2	NPL	Daily	Field testing of bays after SCADA upgradation	10 July 2025	0900hrs	11 July 2025	1800hrs	May be allowed subject to element must remain in service with other bay	Approved	May be allowed subject to element must remain in service with other bay
7	409 MAIN BAY- Rajpura(PSG)- Rajpura(PS)ckt 1	NPL	Daily	Field testing of bays after SCADA upgradation	12 July 2025	0900hrs	14 July 2025	1800hrs	May be allowed subject to element must remain in service with other bay	Approved	May be allowed subject to element must remain in service with other bay

8	412 MAIN BAY- Rajpura(PSG)-Rajpura ckt 2	NPL	Daily	Field testing of bays after SCADA upgradation	15 July 2025	0900hrs	16 July 2025	1800hrs	May be allowed subject to element must remain in service with other bay	Approved	May be allowed subject to element must remain in service with other bay
9	404 MAIN BAY-400/11kV ST 1 at Rajpura(PSG)	NPL	Daily	Field testing of bays after SCADA upgradation	17 July 2025	0900hrs	18 July 2025	1800hrs	May be allowed subject to element must remain in service with other bay	Approved	May be allowed subject to element must remain in service with other bay
10	407 MAIN BAY-400/11kV ST2 at Rajpura(PSG)	NPL	Daily	Field testing of bays after SCADA upgradation	19 July 2025	0900hrs	21 July 2025	1800hrs	May be allowed subject to element must remain in service with other bay	Approved	May be allowed subject to element must remain in service with other bay

OUTAGE PLANNING TO BE APPROVED IN UPCOMING 232nd OCC MEETING															
Format I(B): Request for Bus, Bay, ICTs, Reactor, FACTs,FSCs, SVCs etc outage by Indenting agency to RPC															
Indenting Agency			HPSLDC	For the Month	Jun-25		Date	06.06.2025							
Elements Detail							Daily/ Continous	Reason	Proposed Date and Time				NRLDC/ NLDC Remarks	Shutdown Status	OCC Remarks
Sl. No.	Name of the Requesting Agency	Voltage Level (kV)	Name of the Element	Owner	Ckt ID	Inter-Regional / Intra-Regional			From Date	From Time	To Date	To Time			
1	HPPTCL	220/132/3 3kV	Transformer	BBMB	T-7	Intra-Regional	Daily	Connection of dropper with 220 kv Dehar Kangoo ckt-2 for charging of new line bay.	22.07.2025	10:00 hrs.	22.07.2025	15:00 hrs.	Utility may clarify the element/Station	Approved	Subject to BBMB consent.
2		3*60 MVA	Generator		GT-1								Utility may clarify the element/Station	Approved	Subject to BBMB consent.
3		220 kV	Bus Coupler		A-4								Utility may clarify the element/Station	Approved	Subject to BBMB consent.

Addl. Agenda OUTAGE PLANNING TO BE APPROVED IN 232nd OCC MEETING																
Format I(A): Request for transmission element outage by Indenting agency to RPC																
Indenting Agency			HPSLDC	For the Month	Jul-25		Request Date	09-06-2025								
		Line Details								Proposed Date and Time						
Sl. No.	Name of the Requesting Agency	Voltage Level (kV)	From substation	To substation	Owner	Ckt ID	Inter-Regional / Intra-Regional	Daily/ Continuous	Reason	From Date	From Time	To Date	To Time	NRLDC/NLDC Remarks	Shutdown Status	OCC Remarks
1	HPPTCL	66 kV	Shanan (PSPCL)	Bijni (HPSEBL)	HPPTCL	CKT-1	Inter-State	Daily	Tree Lopping. Pre-Monsoon Maintenance.	01.07.25	09:00 Hrs	01.07.25	17:00 Hrs	Subject to Punjab consent	Approved	Subject to Punjab consent

LIST OF ADDITIONAL SHUTDOWNS PROPOSED FOR APPROVAL IN OCC-232th MEETING
(PLANNED SHUTDOWNS)

FROM: SR DGM-RTAMC, MANESAR
DATE:- 10-06-25

TO : SE(OPN), NRPC, N DELHI
Copy: GM (SO-1), NRLDC

Following Additional S/D are required during the month of JULY, 2025 for 232nd OCC. Kindly accord your approval so that site mobilisation may be arranged accordingly.

S.No.	ELEMENTS	OWNER	MODE	DURATION				PURPOSE	NRLDC/ NLDC Remarks	S/D Status	OCC Remarks
				FROM		TO					
				DATE	TIME	DATE	TIME				
	765KV 400kV/220kV Lines										
1	400 KV S/C BIKANER - DIDWANA TL	ADANI	D	24-07-2025	16:00:00	25-07-2025	23:00:00	Construction work of 765 KV D/C BHADLA III - SIKAR II TL	May be given from 16:00Hrs	Approved	
2	400 kV Fatehgarh-3-Fatehgarh-2 ckt-1	Powergrid	D	01.07.2025	17:00:00	01.07.2025	23:00:00	For Bay extension works, To avoid induction during movement of machinery, T&P.	May be given from 17:00Hrs	Approved	
3	400 kV Fatehgarh-3-Fatehgarh-2 ckt-2	Powergrid	D	02.07.2025	17:00:00	02.07.2025	23:00:00	For Bay extension works, To avoid induction during movement of machinery, T&P.	May be given from 17:00Hrs	Approved	
4	400 kV Fatehgarh-3-Jaisalmer-2 ckt-1	Powergrid	D	03.07.2025	17:00:00	03.07.2025	23:00:00	For Bay extension works, To avoid induction during movement of machinery, T&P.	May be given from 17:00Hrs	Approved	
5	400 kV Fatehgarh-3-Jaisalmer-2 ckt-2	Powergrid	D	04.07.2025	17:00:00	04.07.2025	23:00:00	For Bay extension works, To avoid induction during movement of machinery, T&P.	May be given from 17:00Hrs	Approved	
6	220 kV Fatehgarh-3-RSVPL TL	RSVPL	D	05.07.2025	19:00:00	05.07.2025	23:00:00	For Bay extension works, To avoid induction during movement of machinery, T&P.	May be given from 19:00Hrs	Approved	
7	220 kV Fatehgarh-3-RSVPL TL	RSVPL	D	06.07.2025	19:00:00	06.07.2025	23:00:00	For Bay extension works, To avoid induction during movement of machinery, T&P.	May be given from 19:00Hrs	Approved	
8	220 kV Fatehgarh-3-RSRPL TL	RSRPL	D	07.07.2025	19:00:00	07.07.2025	23:00:00	For Bay extension works, To avoid induction during movement of machinery, T&P.	May be given from 19:00Hrs	Approved	
9	220 kV Fatehgarh-3-RSRPL TL	RSRPL	D	08.07.2025	19:00:00	08.07.2025	23:00:00	For Bay extension works, To avoid induction during movement of machinery, T&P.	May be given from 19:00Hrs	Approved	
10	220 kV Fatehgarh-3- Altra Xergy TL	AXPPL	D	09.07.2025	19:00:00	09.07.2025	23:00:00	For Bay extension works, To avoid induction during movement of machinery, T&P.	May be given from 19:00Hrs	Approved	
11	220 kV Fatehgarh-3- Altra Xergy TL	AXPPL	D	10.07.2025	19:00:00	10.07.2025	23:00:00	For Bay extension works, To avoid induction during movement of machinery, T&P.	May be given from 19:00Hrs	Approved	
12	220 kV Fatehgarh-3- RSAPL TL	RSAPL	D	11.07.2025	19:00:00	11.07.2025	23:00:00	For Bay extension works, To avoid induction during movement of machinery, T&P.	May be given from 19:00Hrs	Approved	
13	220 kV Fatehgarh-3- RSAPL TL	RSAPL	D	12.07.2025	19:00:00	12.07.2025	23:00:00	For Bay extension works, To avoid induction during movement of machinery, T&P.	May be given from 19:00Hrs	Approved	
14	400kV Dehradun Abdullapur CKT-2	Powergrid	D	20-06-2025	08:00:00	20-06-2025	18:00:00	SD nature defect rectification	Subject to real time grid condition/No other line shutdown at both end	Approved	
14	400 kV Hisar to Bhiwadi CKT-II	Powergrid	D	06-07-2025	08:00:00	07-07-2025	19:00:00	stringing work	Utility may apply the shutdown in D-5 basis/ Shutdown may be allowed subject to real time grid condition	Rejected	
15	400 kV Hisar to Bhiwadi CKT-III	Powergrid	D	06-07-2025	08:00:00	07-07-2025	19:00:00	stringing work	Utility may apply the shutdown in D-5 basis/ Shutdown may be allowed subject to real time grid condition	Rejected	
16	765kV S/C Jhatikara to Bhiwani TL	Powergrid	D	04-07-2025	08:00:00	06-07-2025	19:00:00	stringing work		Approved	
17	220KV S/C Charkhi Dadri – REWARI CKT I	HVPNL	D	04-07-2025	08:00:00	06-07-2025	19:00:00	stringing work	Subject to Harvana consent	Approved	

18	400kV D/C Jhajjar to Daulatabad CKT-I	HVPNL	D	16-07-2025	08:00:00	18-07-2025	19:00:00	stringing work	Utility may apply the shutdown in D-5 basis/ Shutdown may be allowed subject to real time grid condition & Jhajjar consent/Shutdown may be clubbed with unit outage	Rejected	Deferred to next OCC
19	400kV D/C Jhajjar to Daulatabad CKT-II	HVPNL	D	16-07-2025	08:00:00	18-07-2025	19:00:00	stringing work	Utility may apply the shutdown in D-5 basis/ Shutdown may be allowed subject to real time grid condition & Jhajjar consent/Shutdown may be clubbed with unit outage	Rejected	Deferred to next OCC
20	400 kV Jhajjar to Mundka CKT I	APCPL	D	18-07-2025	08:00:00	20-07-2025	19:00:00	stringing work	Utility may apply the shutdown in D-5 basis/ Shutdown may be allowed subject to real time grid condition & Jhajjar consent/Shutdown may be clubbed with unit outage	Rejected	Deferred to next OCC
21	400 kV Jhajjar to Mundka CKT II	APCPL	D	18-07-2025	08:00:00	20-07-2025	19:00:00	stringing work	Utility may apply the shutdown in D-5 basis/ Shutdown may be allowed subject to real time grid condition & Jhajjar consent/Shutdown may be clubbed with unit outage	Rejected	Deferred to next OCC
22	400kV Bahadurgarh-Sonipat Ckt-2	Powergrid	D	24-07-2025	08:00:00	24-07-2025	18:00:00	LBB TESTING AND GENERAL MAINTENANCE OF EQUIPMENTS	Subject to real time grid condition/No other line shutdown at both end	Approved	
23	400kV Mandola-Dadri Ckt-1	Powergrid	D	21-07-2025	08:00:00	21-07-2025	18:00:00	LBB TESTING AND GENERAL MAINTENANCE OF EQUIPMENTS	Subject to real time grid condition/No other line shutdown at both end	Approved	
24	400 KV AGRA-BALLABHGARH (PG) CKT-1	Powergrid	D	01-07-2025	08:00:00	31-07-2025	18:00:00	For OPGW installation works under 'OPGW-01' Package	Non auto mode may be allowed	Approved	
25	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1	Powergrid	D	01-07-2025	08:00:00	31-07-2025	18:00:00	For OPGW installation works under 'OPGW-01' Package	Subjected to WRPC Approval	Approved	
26	400 KV AGRA-JAIPUR SOUTH (PG) CKT-1	Powergrid	D	01-07-2025	08:00:00	31-07-2025	18:00:00	For OPGW installation works under 'OPGW-01' Package	Non auto mode may be allowed	Approved	
27	400 KV AGRA-JAIPUR SOUTH (PG) CKT-2	Powergrid	D	01-07-2025	08:00:00	31-07-2025	18:00:00	For OPGW installation works under 'OPGW-01' Package	Non auto mode may be allowed	Approved	
28	400 KV BAWANA(DV)-MAHARANIBAGH(PG) (DTL) CKT-1	DTL	D	01-07-2025	08:00:00	02-07-2025	18:00:00	For OPGW replacement works from TN-48 to TN-47	Non auto mode may be allowed	Approved	
29	400 KV BAWANA(DV)-MAHARANIBAGH(PG) (DTL) CKT-2	DTL	D	01-07-2025	08:00:00	02-07-2025	18:00:00	For OPGW replacement works from TN-48 to TN-47	Non auto mode may be allowed	Approved	
30	400 KV AJMER(RS)-DEEDWANA(MTS) (RS) CKT-1	Adani	D	01-07-2025	08:00:00	31-07-2025	18:00:00	For OPGW installation works - for creation of Repeater of S2-B2, Line-2	Non auto mode may be allowed	Approved	
31	400 KV AJMER(RS)-DEEDWANA(MTS) (RS) CKT-1	Adani	D	03-07-2025	08:00:00	03-07-2025	18:00:00	For OPGW installation works - for creation of Repeater of S2-B2, Line-2	Duplicate entry	Approved	
32	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2	Powergrid	D	01-07-2025	08:00:00	31-07-2025	18:00:00	For OPGW installation works to create repeater of Dausa-Beawar at Phagi, RVPNL	Subjected to WRPC Approval	Approved	
33	220 KV BALLABHGARH(BB)-BADARPUR(NT) (BB) CKT-1	Powergrid	D	01-07-2025	08:00:00	02-07-2025	18:00:00	For Joint box creation at TN-53 & 54 to provide connectivity Faridabad RHQ	Utility may clarify if non auto mode required?	Approved	Non-Auto may be approved
34	220 KV BALLABHGARH(BB)-BADARPUR(NT) (BB) CKT-2	Powergrid	D	01-07-2025	08:00:00	02-07-2025	18:00:00	For Joint box creation at TN-53 & 54 to provide connectivity Faridabad RHQ	Utility may clarify if non auto mode required?	Approved	Non-Auto may be approved
35	400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-1	Powergrid	D	04-07-2025	08:00:00	05-07-2025	18:00:00	For Joint box creation to provide connectivity Faridabad RHQ	Utility may clarify if non auto mode required?	Approved	Non-Auto may be approved
36	400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-2	Powergrid	D	04-07-2025	08:00:00	05-07-2025	18:00:00	For Joint box creation to provide connectivity Faridabad RHQ	Utility may clarify if non auto mode required?	Approved	Non-Auto may be approved
37	400 kV S/C Dadri- Kaithal TL	Powergrid	C	18-06-2025	08:00:00	30-06-2025	18:00:00	NHAI diversion work	Utility may apply the shutdown in D-5 basis after revival of Dadri-Harsh Vihar D/C.	Rejected	

38	400 KV AGRA-SIKAR (PG) CKT-1	Powergrid	C	01-07-2025	09:00:00	15-07-2025	18:00:00	Diversion work of NHAI Paniyala -Alwar Barodameco	May be rejected and planned after 15th September,2025 due to high demand period of Northern region.	Rejected	
39	400 KV AGRA-SIKAR (PG) CKT-2	Powergrid	C	01-07-2025	09:00:00	15-07-2025	18:00:00	Diversion work of NHAI Paniyala -Alwar Barodameco	May be rejected and planned after 15th September,2025 due to high demand period of Northern region.	Rejected	
40	400 KV NEEMRANA-MANESAR (PG) CKT-1	Powergrid	C	14-07-2025	09:00:00	31-07-2025	18:00:00	Diversion work of HORC by HRIDC	May be rejected and planned after 15th September,2025 due to high demand period of Northern region.	Rejected	
41	400 KV NEEMRANA-MANESAR (PG) CKT-2	Powergrid	C	14-07-2025	09:00:00	31-07-2025	18:00:00	Diversion work of HORC by HRIDC	May be rejected and planned after 15th September,2025 due to high demand period of Northern region.	Rejected	
42	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1	Powergrid	C	15-07-2025	08:00:00	24-07-2025	18:00:00	Airport Diversion for temporary arrangement	Shutdown may be deferred and may be discussed in next OCC due to high Northern region demand	Rejected	
43	400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-2	Powergrid	C	15-07-2025	08:00:00	24-07-2025	18:00:00	Airport Diversion for temporary arrangement	Shutdown may be deferred and may be discussed in next OCC due to high Northern region demand	Rejected	
44	220 KV RAPS_C(NP)-ANTA(NT) (PG) CKT-1	Powergrid	C	01-07-2025	08:00:00	10-07-2025	18:00:00	NHAI DIVERSION WORK	May be rejected and planned after 15th September,2025 due to high demand period of Northern region.	Rejected	
45	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1	Powergrid	C	01-07-2025	08:00:00	10-07-2025	18:00:00	NHAI DIVERSION WORK	May be rejected and planned after 15th September,2025 due to high demand period of Northern region.	Rejected	
46	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2	Powergrid	C	01-07-2025	08:00:00	10-07-2025	18:00:00	NHAI DIVERSION WORK	May be rejected and planned after 15th September,2025 due to high demand period of Northern region.	Rejected	
47	400KV S/C Hirapur to Dhaulpur	RVPNL	D	01-07-2025	09:00:00	03-07-2025	18:00:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	Utility may clarify the element name	Rejected	
48	400KV S/C Hirapur to Dhaulpur	RVPNL	D	01-07-2025	09:00:00	03-07-2025	18:00:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	Utility may clarify the element name	Rejected	
49	220KV D/C Hirapur- KTPS	RVPNL	D	14-07-2025	09:00:00	16-07-2025	18:00:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	Not under purview of NRLDC	Rejected	
50	220KV S/C Vatika to KTPS	RVPNL	D	10-07-2025	09:00:00	12-07-2025	18:00:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	Not under purview of NRLDC	Rejected	
52	765 kV Meerut- Moga	Powergrid	C	19-06-2025	08:00:00	29-06-2025	18:00:00	for shifting/height raising works due to NHAI Delhi-Saharanpur-Dehradun expressway under Bharatmala Pariyojana.	Long duration shutdown may be shifted to lean NR demand period	Rejected	Deferred till Aug. 2025
51	220KV D/C Sanganer to Chaksu	RVPNL	D	01-07-2025	09:00:00	03-07-2025	18:00:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	Not under purview of NRLDC	Rejected	
400/220kV BUS/BAYS											
1	Fatehgarh-3 400 kV Bus-2	Powergrid	D	21.07.2025	17:00:00	21.07.2025	23:00:00	For 401 89 A Isolator Foundation strengthening (Civil) works for compliance of Vigilance observation	May be given from 17:00Hrs	Approved	
2	Fatehgarh-3 400 kV Bus-2	Powergrid	D	23.07.2025	17:00:00	23.07.2025	23:00:00	For Bay extension works, To avoid induction during movement of machinery, T&P.	May be given from 17:00Hrs	Approved	
3	Fatehgarh-3 400 kV Bus-2	Powergrid	D	24.07.2025	17:00:00	24.07.2025	23:00:00	For Bay extension works, To avoid induction during movement of machinery, T&P.	May be given from 17:00Hrs	Approved	
4	Fatehgarh-3 400 kV Bus-1	Powergrid	D	25.07.2025	17:00:00	25.07.2025	23:00:00	For Bay extension works, To avoid induction during movement of machinery, T&P.	May be given from 17:00Hrs	Approved	
5	Fatehgarh-3 400 kV Bus-1	Powergrid	D	26.07.2025	17:00:00	26.07.2025	23:00:00	For Bay extension works, To avoid induction during movement of machinery, T&P.	May be given from 17:00Hrs	Approved	
6	Fatehgarh-3 220 kV Bus-1	Powergrid	D	27.08.2025	19:00:00	27.08.2025	23:00:00	For Bay extension works, To avoid induction during movement of machinery, T&P.	May be given from 19:00Hrs	Approved	
7	Fatehgarh-3 220 kV Bus-1	Powergrid	D	28.08.2025	19:00:00	28.08.2025	23:00:00	For Bay extension works, To avoid induction during movement of machinery, T&P.	May be given from 19:00Hrs	Approved	

8	Fatehgarh-3 220 kV Bus-2	Powergrid	D	29.07.2025	19:00:00	29.07.2025	23:00:00	For Bay extension works, To avoid induction during movement of machinery, T&P.	May be given from 19:00Hrs	Approved	
9	Fatehgarh-3 220 kV Bus-2	Powergrid	D	30.07.2025	19:00:00	30.07.2025	23:00:00	For Bay extension works, To avoid induction during movement of machinery, T&P.	May be given from 19:00Hrs	Approved	
10	Fatehgarh-3 413 Bay	Powergrid	D	22.07.2025	15:00:00	22.07.2025	23:00:00	For 413 CB Foundation strengthening (Civil) works for compliance of Vigilance observation	May be given from 15:00Hrs	Approved	
11	401B GIS BAY - 400 KV ZERDA-KANKROLI LINE AT 400 KV BHINMAL(PG)	Powergrid	D	08-07-2025	15:00:00	08-07-2025	23:00:00	Testing of newly commissioned equipment 401B bypass bay before one year completion of charging for this purpose Outage of 400KV Zerda-Kankroli ckt#2 bypassed at Bhinmal is required for outage of 401B bay at Bhinmal SS.	May be given from 15:00Hrs	Approved	
12	726 TIE BAY AT 765 KV BHADLA_2 (PG)	Powergrid	C	01-07-2025	18:00:00	31-07-2025	23:00:00	For Bay Extension works for 765 kV ICT-5		Approved	
13	402 Tie Bay at Bikaner	Powergrid	C	16.06.2025	15:00:00	31.07.2025	23:00:00	Shutdown is required for Installation of New panel for 401 Bay and for integration of 401 PUA and PUB Relay. 402 Tie Bay will be in continuous shutdown till charging of upcoming 765/400kV,1500MVA ICT-4.	May be given from 15:00Hrs	Approved	
765KV/400 BUS/ LINE REACTOR											
1	Fatehgarh-3 125 MVAR BR-1	Powergrid	D	31.07.2025	16:00:00	31.07.2025	21:00:00	AMP works	Subject to real time grid condition	Approved	
2	Fatehgarh-3 125 MVAR BR-2	Powergrid	D	31.07.2025	21:00:00	31.07.2025	23:59:00	AMP works	Subject to real time grid condition	Approved	
3	240 MVAR Switchable LR on 765 KV Bhadla_2 (PG)- Fatehgarh_II(PG) (POWERGRID BHADLA TRANSMISSION LIMITED (PRTL)) Ckt-3 @Fatehgarh_II(PG)	Powergrid	D	16-07-25	18:00:00	17-07-2025	23:59:00	AMP RELATED WORK	L/R shutdown shall be clubbed with Line AMP/Outage work	Approved	L/R shutdown shall be clubbed with Line AMP/Outage work
4	240 MVAR Switchable LR on 765 KV Bhadla_2 (PG)- Fatehgarh_II(PG) (POWERGRID BHADLA TRANSMISSION LIMITED (PRTL)) Ckt-3 @Bhadla_2 (PG)	Powergrid	D	09-07-25	18:00:00	10-07-2025	23:00:00	AMP, Spare Switching	L/R shutdown shall be clubbed with Line AMP/Outage work	Approved	L/R shutdown shall be clubbed with Line AMP/Outage work
5	240 MVAR Switchable LR on 765 KV Bhadla_2 (PG)- Fatehgarh_II(PG) (POWERGRID BHADLA TRANSMISSION LIMITED (PRTL)) Ckt-4 @Bhadla_2 (PG)	Powergrid	D	11-07-25	18:00:00	12-07-2025	23:00:00	AMP, Spare Switching	L/R shutdown shall be clubbed with Line AMP/Outage work	Approved	L/R shutdown shall be clubbed with Line AMP/Outage work
765KV/400KV 400KV/220KV ICTs											
1	Fatehgarh-3 400/220 kV 500 MVA ICT-1	Powergrid	D	13.07.2025	17:00:00	13.07.2025	23:00:00	AMP works	May be given from 17:00Hrs	Approved	
2	Fatehgarh-3 400/220 kV 500 MVA ICT-1	Powergrid	D	14.07.2025	17:00:00	14.07.2025	23:00:00	For Bay extension works, To avoid induction during movement of machinery, T&P.	May be given from 17:00Hrs	Approved	
3	Fatehgarh-3 400/220 kV 500 MVA ICT-3	Powergrid	D	15.07.2025	17:00:00	15.07.2025	23:00:00	AMP works	May be given from 17:00Hrs	Approved	
4	Fatehgarh-3 400/220 kV 500 MVA ICT-3	Powergrid	D	16.07.2025	17:00:00	16.07.2025	23:00:00	For Bay extension works, To avoid induction during movement of machinery, T&P.	May be given from 17:00Hrs	Approved	
5	Fatehgarh-3 400/220 kV 500 MVA ICT-4	Powergrid	D	17.07.2025	17:00:00	17.07.2025	23:00:00	AMP works	May be given from 17:00Hrs	Approved	
6	Fatehgarh-3 400/220 kV 500 MVA ICT-4	Powergrid	D	18.07.2025	17:00:00	18.07.2025	23:00:00	For Bay extension works, To avoid induction during movement of machinery, T&P.	May be given from 17:00Hrs	Approved	
7	Fatehgarh-3 400/220 kV 500 MVA ICT-2	Powergrid	D	19.07.2025	17:00:00	19.07.2025	23:00:00	AMP works	May be given from 17:00Hrs	Approved	
8	Fatehgarh-3 400/220 kV 500 MVA ICT-2	Powergrid	D	20.07.2025	17:00:00	20.07.2025	23:00:00	For Bay extension works, To avoid induction during movement of machinery, T&P.	May be given from 17:00Hrs	Approved	