

Proposed Outage Program of 232nd OCC meeting of NRPC

Sr No	Reference Number	OCC Number	Name of Requesting Agency	Element Type	Element Name	Owner	Daily/Continous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	Request Type	Shutdown Status	NLDC/RLDC Comments
1	RQ225892	OCC_232	ntpcncr_sd	GENERATING UNIT	88.71 MW ANTAGPS - UNIT 1	NTPC	C	GT#1 Minor Shutdown	21/Jul/2025	00:00	27/Jul/2025	23:59	Outage	PLANNED	Requested	
2	RQ225048	OCC_232	ntpcos_sd	GENERATING UNIT	500 MW RIHAND-I STPS - UNIT 2	NTPC	C	Unit 55 days capital overhauling	15/Jul/2025	00:00	07/Sep/2025	23:59	Boiler,Turbine & Generator.	PLANNED	Requested	
3	RQ226114	OCC_232	ntpcos_sd	GENERATING UNIT	500 MW SINGRAULI STPS - UNIT 6	NTPC	C	Unit 45 days capital overhauling	01/Jul/2025	00:00	15/Aug/2025	23:59	Boiler,Turbine & Generator.	PLANNED	Requested	
4	RQ225032	OCC_232	ntpcos_sd	GENERATING UNIT	210 MW DADRI-I TPS - UNIT 2	NTPC	C	Scheduled Overhaul	01/Jul/2025	08:00	09/Aug/2025	18:00	40 Days shut-down required for scheduled overhauling	PLANNED	Requested	
5	RQ225134	OCC_232	ntpcos_sd	GENERATING UNIT	210 MW DADRI-I TPS - UNIT 2	NTPC	C	Scheduled Overhaul of 40 Days	01/Jul/2025	00:00	09/Aug/2025	23:59	40 Days shut-down required for scheduled overhauling	PLANNED	Requested	
6	RQ225047	OCC_232	ntpcos_sd	GENERATING UNIT	660 MW TANDA TPS - UNIT 6	GREENKO	C	38 Days Capital overhauling	01/Jul/2025	00:00	07/Aug/2025	23:59	Boiler,Turbine CAT-B Inspection,Gen CAT-B & C Inspection.	PLANNED	Requested	
7	RQ226139	OCC_232	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2	POWERGRID	D	Quarterly maintenance work	23/Jul/2025	08:00	23/Jul/2025	18:00		PLANNED	Requested	
8	RQ225907	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-GWALIOR (PG) CKT-1	POWERGRID	D	INSTALLATION OF COUNTER WEIGHT ON GANTRY JUMPER F 765KV ORAI GWALIOR LINE AT ORAI GIS	09/Jul/2025	09:00	09/Jul/2025	18:00		PLANNED	Requested	
9	RQ225935	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-SASARAM (PG) CKT-1	POWERGRID	D	Shutdown Nature Rectification work.	22/Jul/2025	07:00	22/Jul/2025	18:00		PLANNED	Requested	
10	RQ225830	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MOTIHARI(BS) (PG) CKT-2	POWERGRID	C	400KV Bus Bar relay retrofitment work	21/Jul/2025	09:00	22/Jul/2025	18:00		PLANNED	Requested	
11	RQ225934	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VINDHYACHAL(PG)-VINDHYACHAL(NT) (PG) CKT-2	POWERGRID	D	FOR HOT SPOT RECTIFICATION IN AWL2 D2 B PH ISOLATOR	21/Jul/2025	09:00	21/Jul/2025	18:00		PLANNED	Requested	
12	RQ225932	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-2	POWERGRID	D	LINE & MAIN BAY AMP WORK AT VINDHYACHAL END	16/Jul/2025	08:00	16/Jul/2025	18:00		PLANNED	Requested	
13	RQ225931	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-1	POWERGRID	D	LINE & MAIN BAY AMP WORK AT SINGRAULI END	14/Jul/2025	08:00	14/Jul/2025	18:00		PLANNED	Requested	
14	RQ225918	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-1	POWERGRID	D	AMP OF LINE REACTOR AND LINE BAY	09/Jul/2025	09:00	09/Jul/2025	18:00		PLANNED	Requested	
15	RQ225919	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-2	POWERGRID	D	AMP WORK OF LINE REACTOR AND LINE BAY	03/Jul/2025	09:00	03/Jul/2025	18:00		PLANNED	Requested	
16	RQ225917	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MUZAFFARPUR(PG) (POWERLINK) CKT-2	POWERLINK	C	400KV Bus Bar relay retrofitment work	03/Jul/2025	09:00	04/Jul/2025	18:00		PLANNED	Requested	
17	RQ225916	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MUZAFFARPUR(PG) (POWERLINK) CKT-1	POWERLINK	C	400KV Bus Bar relay retrofitment work	01/Jul/2025	09:00	02/Jul/2025	18:00		PLANNED	Requested	
18	RQ225943	OCC_232	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-1		D	For construction of 765kv D/C Neemrana_IL- Bareilly line	25/Jul/2025	07:00	27/Jul/2025	19:00		PLANNED	Requested	
19	RQ225944	OCC_232	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-2		D	For construction of 765kv D/C Neemrana_IL- Bareilly line	25/Jul/2025	07:00	27/Jul/2025	19:00		PLANNED	Requested	
20	RQ226035	OCC_232	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-2		D	For construction of 765kv D/C Neemrana_IL- Bareilly line	22/Jul/2025	07:00	24/Jul/2025	19:00		PLANNED	Requested	
21	RQ225941	OCC_232	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-1		D	For construction of 765kv D/C Neemrana_IL- Bareilly line	22/Jul/2025	07:00	24/Jul/2025	19:00		PLANNED	Requested	
22	RQ225958	OCC_232	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-1		C	Diversion work of 500kV HVDC Ballia- Bhiwadi Line for NHAI Lucknow-Kanpur Green Expressway	21/Jul/2025	08:47	30/Jul/2025	19:00		PLANNED	Requested	
23	RQ225959	OCC_232	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-2		C	Diversion work of 500kV HVDC Ballia- Bhiwadi Line for NHAI Lucknow-Kanpur Green Expressway	21/Jul/2025	08:00	30/Jul/2025	18:00		PLANNED	Requested	
24	RQ225333	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-1		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	25/Jul/2025	09:00	28/Jul/2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Requested	
25	RQ225186	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-2		D	For scheme checking work	24/Jul/2025	08:00	24/Jul/2025	18:00		PLANNED	Requested	
26	RQ225220	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2		D	Attending COE Protection Observations by Bhadla 2 Rectification of SD Nature defects by Bikaner	23/Jul/2025	16:00	24/Jul/2025	23:59		PLANNED	Requested	
27	RQ225185	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-1		D	For scheme checking work	23/Jul/2025	08:00	23/Jul/2025	18:00		PLANNED	Requested	

28	RQ225219	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1		D	Rectification of SD Nature defects by Bikaner & Attending COE Protection Observations by Bhadla 2	21/Jul/2025	16:00	22/Jul/2025	23:59		PLANNED	Requested	
29	RQ225334	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-2		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	21/Jul/2025	09:00	24/Jul/2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Requested	
30	RQ225325	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2		C	For Erection of Tower and Tapping of LILO of 765 kv KV Gwalior - Phagi TL at dausa	20/Jul/2025	07:00	27/Jul/2025	20:00	For Erection of Tower and Tapping of LILO of 765 kv KV Gwalior - Phagi TL at dausa	PLANNED	Requested	
31	RQ225324	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1		C	For Erection of Tower and Tapping of LILO of 765 kv KV Gwalior - Phagi TL at dausa	20/Jul/2025	07:00	27/Jul/2025	20:00	For Erection of Tower and Tapping of LILO of 765 kv KV Gwalior - Phagi TL at dausa	PLANNED	Requested	
32	RQ225297	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2		D	For attending S/D nature defects	18/Jul/2025	08:00	18/Jul/2025	18:00	Non Auto of 765KV Chittorgarh-Banaskantha (PG) CK-1	PLANNED	Requested	
33	RQ225184	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-2		D	For scheme checking work	18/Jul/2025	08:00	18/Jul/2025	18:00		PLANNED	Requested	
34	RQ225258	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-2		D	Defect rectification work	18/Jul/2025	08:00	19/Jul/2025	18:00	non-auto mode of other charged ckt required	PLANNED	Requested	
35	RQ225296	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1		D	For attending S/D nature defects	17/Jul/2025	08:00	17/Jul/2025	18:00	Non Auto of 765KV Chittorgarh-Banaskantha (PG) CK-2	PLANNED	Requested	
36	RQ225183	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1		D	For scheme checking work	17/Jul/2025	08:00	17/Jul/2025	18:00		PLANNED	Requested	
37	RQ225269	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-2		D	Installation of Bird diverters	16/Jul/2025	16:00	31/Jul/2025	22:00	A/R of charged circuit is required to be on non auto mode	PLANNED	Requested	
38	RQ225218	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-2		D	Attending COE Protection Observations by Bhadla 2 & Rectification of SD Nature defects by Bikaner	16/Jul/2025	16:00	17/Jul/2025	23:59		PLANNED	Requested	
39	RQ225271	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-2		D	Installation of Bird diverters	16/Jul/2025	16:00	31/Jul/2025	22:00	A/R of charged circuit is required to be on non auto mode	PLANNED	Requested	
40	RQ225273	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2		D	Installation of Bird diverters	16/Jul/2025	16:00	31/Jul/2025	22:00	A/R of charged circuit is required to be on non auto mode	PLANNED	Requested	
41	RQ225191	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MEERUT-BHIWANI (PG) CKT-1		C	Connection of LILO section for connecting with 765/400 kv Narela GIS substation under Tr. System Part-G, Ph-II	16/Jul/2025	08:00	18/Jul/2025	18:00		PLANNED	Requested	
42	RQ225257	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-1		D	Defect rectification work	16/Jul/2025	08:00	17/Jul/2025	18:00	non-auto mode of other charged ckt required	PLANNED	Requested	
43	RQ225251	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1		D	Stringing work of under construction 765 kv D/C Bhadla-II Siakr-II 2nd line	16/Jul/2025	08:00	26/Jul/2025	19:00	Non-auto mode of charged line for hotline stringing work	PLANNED	Requested	
44	RQ225252	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2		D	Stringing work of under construction 765 kv D/C Bhadla-II Siakr-II 2nd line	16/Jul/2025	08:00	26/Jul/2025	19:00	Non-auto mode of charged line for hotline stringing work	PLANNED	Requested	
45	RQ225335	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	15/Jul/2025	09:00	18/Jul/2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Requested	
46	RQ225158	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-2		D	For attending S/D nature defects by Kankroli & Chittorgarh	15/Jul/2025	08:00	15/Jul/2025	18:00	Non Auto of 765KV Ajmer-Chittor CK1	PLANNED	Requested	
47	RQ225209	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-BHIWANI (PG) CKT-1		D	SD Nature defects rectification by Jhatikra & Bhiwani	15/Jul/2025	07:00	16/Jul/2025	18:00		PLANNED	Requested	
48	RQ225165	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-2		D	AMP Related work of line & Ractor Bay by Fatehgarh 2 & Attending COE Protection Observations by Bhadla 2	14/Jul/2025	18:00	16/Jul/2025	23:59		PLANNED	Requested	
49	RQ225217	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-1		D	Attending COE Protection Observations by Bhadla 2 & Rectification of SD Nature defects by Bikaner	14/Jul/2025	16:00	15/Jul/2025	23:59		PLANNED	Requested	
50	RQ225157	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-1		D	For attending S/D nature defects by Kankroli & Chittorgarh	14/Jul/2025	08:00	14/Jul/2025	18:00	Non Auto of 765KV Ajmer-Chittor CK2	PLANNED	Requested	

51	RQ225332	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1		D	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP(TIMING,CRM,DCRM DEW POINT,COIL CURRENT) works . 3.PRIV-1&2 retrofitment (Viat Make).	14/Jul/2025	08:00	15/Jul/2025	18:00	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP(TIMING,CRM,DCRM DEW POINT,COIL CURRENT) works . 3.PRIV-1&2 retrofitment (Viat Make). 4.WTI & OTI Modification work	PLANNED	Requested	
52	RQ225164	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1		D	AMP Related work of line & Ractor Bay by Fatehgarh 2 & Attending COE Protection Observations by Bhadla 2	11/Jul/2025	18:00	12/Jul/2025	23:59		PLANNED	Requested	
53	RQ225327	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-MEERUT(PG) (PG) CKT-1		D	For rectification of Shutdown Defects	09/Jul/2025	08:00	10/Jul/2025	18:00	For rectification of Shutdown Defects	PLANNED	Requested	
54	RQ225331	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2		D	Shutdown nature defects rectification 1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PRIV-1&2 retrofitment (Viat Make) 4. WTI & OTI Modification work	09/Jul/2025	08:00	12/Jul/2025	18:00	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PRIV-1&2 retrofitment (Viat Make) 4. WTI & OTI Modification work	PLANNED	Requested	
55	RQ225254	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2		D	Facilitate Testing in Nearby Future Bay Construction at Bhadla 2 & Defect rectification work by SIKAR	09/Jul/2025	08:00	15/Jul/2025	18:00	non-auto mode of other charged ckt required	PLANNED	Requested	
56	RQ225208	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-JHATIKARA (PG) CKT-1		D	SD Nature defects rectification	08/Jul/2025	07:00	10/Jul/2025	18:00		PLANNED	Requested	
57	RQ225163	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBT) CKT-4		D	AMP Related work of line & Ractor Bay by Fatehgarh 2 & Attending COE Protection Observations by Bhadla 2	07/Jul/2025	18:00	09/Jul/2025	23:59		PLANNED	Requested	
58	RQ225216	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-2		D	Pilot installation work at C-type towers and other SD nature defects rectification work	07/Jul/2025	16:00	12/Jul/2025	23:59		PLANNED	Requested	
59	RQ225260	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2		D	For AMP work	07/Jul/2025	08:00	09/Jul/2025	18:00	non-auto mode of other charged ckt required	PLANNED	Requested	
60	RQ225149	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-BHIWANI (PG) CKT-1		D	RECTIFICATION OF SHUT DOWN DEFECTS	06/Jul/2025	08:00	06/Jul/2025	18:00		PLANNED	Requested	
61	RQ225330	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1		D	Shutdown nature defects rectification 1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PRIV-1&2 retrofitment (Viat Make) 4. WTI & OTI Modification work	04/Jul/2025	08:00	07/Jul/2025	18:00	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PRIV-1&2 retrofitment (Viat Make) 4. WTI & OTI Modification work	PLANNED	Requested	
62	RQ225336	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	03/Jul/2025	09:00	05/Jul/2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Requested	
63	RQ225162	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBT) CKT-3		D	AMP Related work of line & Ractor Bay by Fatehgarh 2 & Attending COE Protection Observations by Bhadla 2	02/Jul/2025	18:00	04/Jul/2025	23:59		PLANNED	Requested	
64	RQ225329	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2		D	Shutdown nature defects rectification 1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP(DCRM DEW POINT,COIL CURRENT) works . 3.PRIV-1&2 retrofitment (Viat Make). 4.HV bushing tan delta point rectification.	02/Jul/2025	08:00	03/Jul/2025	18:00	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP(DCRM DEW POINT,COIL CURRENT) works . 3.PRIV-1&2 retrofitment (Viat Make). 4.HV bushing tan delta point rectification.	PLANNED	Requested	
65	RQ225259	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1		D	For AMP work	02/Jul/2025	08:00	04/Jul/2025	18:00	non-auto mode of other charged ckt required	PLANNED	Requested	
66	RQ225207	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-ALIGARH (PG) CKT-1		D	SD Nature defects rectification	02/Jul/2025	07:00	04/Jul/2025	18:00		PLANNED	Requested	
67	RQ225268	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-1		D	Installation of Bird diverters	01/Jul/2025	16:00	15/Jul/2025	22:00	A/R of charged circuit is required to be on non auto mode	PLANNED	Requested	

68	RQ225270	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-1		D	Installation of Bird diverters	01/Jul/2025	16:00	15/Jul/2025	22:00	A/R of charged circuit is required to be on non auto mode	PLANNED	Requested	
69	RQ225215	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-1		D	Pilot installation work at C-type towers and other SD nature defects rectification work	01/Jul/2025	16:00	06/Jul/2025	23:59		PLANNED	Requested	
70	RQ225272	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1		D	Installation of Bird diverters	01/Jul/2025	16:00	15/Jul/2025	22:00	A/R of charged circuit is required to be on non auto mode	PLANNED	Requested	
71	RQ225223	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1		D	Non-auto mode for tower tightening & missing tower member fixing above waist leve	01/Jul/2025	09:00	31/Jul/2025	17:00	Non-auto mode for tower tightening & missing tower member fixing above waist leve	PLANNED	Requested	
72	RQ225253	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1		D	Attending COE Protection Observations by Bhadla 2 & Defect rectification work by SIKAR II	01/Jul/2025	08:00	07/Jul/2025	18:00	non-auto mode of other charged ckt required	PLANNED	Requested	
73	RQ225584	OCC_232	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANPARA_C(LAN)-UNNAO(UP) (UP) CKT-1	UPPTCL	C	Planned outage for PLC of 765 kv S/C (Quad moose) Mainpuri Unnao T/L of SEUPPTCL	19/Jul/2025	08:00	22/Jul/2025	18:00		PLANNED	Requested	
74	RQ225583	OCC_232	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV OBRA_C_TPS-UNNAO (UP) CKT-1	UPPTCL	C	Planned outage for PLC of 765 kv S/C (Quad moose) Mainpuri Unnao T/L of SEUPPTCL	15/Jul/2025	08:00	18/Jul/2025	18:00		PLANNED	Requested	
75	RQ225871	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BAREILLY_2-LUCKNOW_2 (PG) CKT-1	POWERGRID	D	Line Bay equipment & Line Reactor AMP work at 765kv Bareilly SS.	16/Jul/2025	09:00	16/Jul/2025	18:00		PLANNED	Requested	
76	RQ226205	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1	POWERGRID	D	Construction work of 765 KV D/C BHADLA III - SIKAR II TL	15/Jul/2025	08:00	16/Jul/2025	18:00		PLANNED	Requested	
77	RQ226206	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2	POWERGRID	D	Construction work of 765 KV D/C BHADLA III - SIKAR II TL	15/Jul/2025	08:00	16/Jul/2025	18:00		PLANNED	Requested	
78	RQ225929	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-ALIGARH(PG) (PG) CKT-1	POWERGRID	D	AMP work and Line S/D Nature defect rectification works	11/Jul/2025	08:00	11/Jul/2025	18:00		PLANNED	Requested	
79	RQ225859	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-2	POWERGRID	D	"INSTALLATION OF COUNTER WEIGHT ON GANTRY JUMPER OF 765KV ORAI GWALIOR LINE AT ORAI GIS by Orai "	09/Jul/2025	09:00	09/Jul/2025	18:00		PLANNED	Requested	
80	RQ225885	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-2	POWERGRID	D	Fixing of CC Ring, Conductor Spacer and attend shut down nature work	07/Jul/2025	08:00	08/Jul/2025	18:00		PLANNED	Requested	
81	RQ225868	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-2	POWERGRID	D	Line & Line Reactor AMP Works	03/Jul/2025	09:00	03/Jul/2025	18:00		PLANNED	Requested	
82	RQ225873	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-1	POWERGRID	D	CSD Fine Tuning of Bays 802 & 803	02/Jul/2025	14:00	02/Jul/2025	17:00		PLANNED	Requested	
83	RQ225867	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWERGRID	D	Line & Line Reactor AMP Works	02/Jul/2025	09:00	02/Jul/2025	18:00		PLANNED	Requested	
84	RQ225874	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-2	POWERGRID	D	CSD Fine Tuning of Bays 805 & 806 by Aligarh	02/Jul/2025	09:00	02/Jul/2025	12:00		PLANNED	Requested	
85	RQ225884	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-1	POWERGRID	D	Fixing of CC Ring, Conductor Spacer and attend shut down nature work	02/Jul/2025	08:00	04/Jul/2025	18:00		PLANNED	Requested	
86	RQ225866	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KANPUR_GIS-ALIGARH (PG) CKT-1	POWERGRID	D	"Line & Line Reactor AMP Works by Kanpur & AMP of Line Bay & Line Reactor and Line S/D nature defect rectification works by Aligarh"	01/Jul/2025	09:00	01/Jul/2025	18:00		PLANNED	Requested	
87	RQ225876	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-ALIGARH (PG) CKT-1	POWERGRID	D	"AMP WOR:IR measurement of Line Surge Arrester, preventive maintenance of CVT, Isolator, Earth switch Web trap. Etc by Agra & Line S/D nature defect rectification works & Line S/D nature defect rectification works by aligarh TLM "	01/Jul/2025	08:00	01/Jul/2025	18:00		PLANNED	Requested	
88	RQ226130	OCC_232	slcds_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-2	RRVPNL	D	Attending R-Phase defective circuit breaker of 765 KV Line Reactor Bank-2 by deputation of service engineer of M/s GE. Shutdown of line required due to heavy induction from line. Also, Quarterly maintenance work at Anta end.	02/Jul/2025	08:00	03/Jul/2025	18:00		PLANNED	Requested	

89	RQ226133	OCC_232	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GHATAMPUR_TPS(UP)-RAMPUR_PRSTL(UP) (GTL) CKT-1		C	Bus Bar Stability for Dia-2 & Dia-3 of 765kV Switchyard	01/Jul/2025	08:00	02/Jul/2025	18:00	"This shutdown has been already approved in OCC 231. If the shutdown is not availed on June 2025 as approved in OCC 231, the 2Days opportunity based shutdown on continuous basis shall be availed between 01.07.2025 to 31.07.2025 with respect to the Unit#1 Generator shutdown. Both Bus shutdown is required together to avoid the induction issue."	PLANNED	Requested	
						GTL,PGYTL										
90	RQ226109	OCC_232	apl_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1	POWERGRID,FBTL	D	Only AR off is required for Live Line Earth Wire Replacement with OPGW for CKT-1	01/Jul/2025	08:00	31/Jul/2025	18:00	AR non-auto mode	PLANNED	Requested	
91	RQ226134	OCC_232	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-GHATAMPUR_TPS(UP) (GTL) CKT-1		C	Bus Bar Stability for Dia-2 & Dia-3 of 765kV Switchyard	01/Jul/2025	08:00	02/Jul/2025	18:00	"This shutdown has been already approved in OCC 231. If the shutdown is not availed on June 2025 as approved in OCC 231, the 2Days opportunity based shutdown on continuous basis shall be availed between 01.07.2025 to 31.07.2025 with respect to the Unit#1 Generator shutdown. Both Bus shutdown is required together to avoid the induction issue."	PLANNED	Requested	
						GTL										
92	RQ225086	OCC_232	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANPARA_D-UNNAO (UP) CKT-1		D	* Removal of Bird Nests,Tower Top Patrolling and Fixing of Missing OPGW Vibration Damper of 765kv Obra "C"-Unnao line.	01/Jul/2025	08:00	01/Jul/2025	18:00		PLANNED	Requested	
						UPPCL										
93	RQ225950	OCC_232	sldcrs_sd	BUS	765KV BUS 2 AT ANTA(RS)	RRVPNL	D	Quarterly Maintenance work	29/Jul/2025	08:00	29/Jul/2025	18:00		PLANNED	Requested	
94	RQ225949	OCC_232	sldcrs_sd	BUS	765KV BUS 1 AT ANTA(RS)	RRVPNL	D	Quarterly Maintenance work	28/Jul/2025	08:00	28/Jul/2025	18:00		PLANNED	Requested	
95	RQ225408	OCC_232	cpcc1_sd	BUS	765 KV BIKANER(PG) - BUS 2		D	For Bay Extension works	25/Jul/2025	17:00	28/Jul/2025	23:00		PLANNED	Requested	
96	RQ225407	OCC_232	cpcc1_sd	BUS	765 KV BIKANER(PG) - BUS 1		D	For Bay Extension works	23/Jul/2025	17:00	24/Jul/2025	23:00		PLANNED	Requested	
97	RQ225378	OCC_232	cpcc1_sd	BUS	765 KV FATEHGARH_II(PG) - BUS 2		D	FOR AMP RELATED WORK	21/Jul/2025	18:00	22/Jul/2025	23:59		PLANNED	Requested	
98	RQ225384	OCC_232	cpcc1_sd	BUS	765KV BUS 2 AT CHITTORGARH(PG)		D	for AMP work	18/Jul/2025	09:00	18/Jul/2025	17:00		PLANNED	Requested	
99	RQ225419	OCC_232	cpcc1_sd	BUS	765 KV BHADLA(PG) - BUS 2		D	For compliance of CoE audit and AM Circulars & AMP WORK	17/Jul/2025	17:00	17/Jul/2025	23:00		PLANNED	Requested	
100	RQ225377	OCC_232	cpcc1_sd	BUS	765 KV FATEHGARH_II(PG) - BUS 1		D	FOR AMP RELATED WORK	16/Jul/2025	18:00	17/Jul/2025	23:59		PLANNED	Requested	
101	RQ225418	OCC_232	cpcc1_sd	BUS	765 KV BHADLA(PG) - BUS 1		D	For compliance of CoE audit and AM Circulars & AMP WORK	16/Jul/2025	17:00	16/Jul/2025	23:00		PLANNED	Requested	
102	RQ225383	OCC_232	cpcc1_sd	BUS	765KV BUS 1 AT CHITTORGARH(PG)		D	for AMP work	16/Jul/2025	09:00	16/Jul/2025	17:00		PLANNED	Requested	
103	RQ225425	OCC_232	cpcc1_sd	BUS	765 KV SIKAR_2(PSTL) - BUS 1		D	Construction Work For Integration of 713 & 716 Bays under REZ Ph-III Part B1	16/Jul/2025	09:00	25/Jul/2025	18:00		PLANNED	Requested	
104	RQ225421	OCC_232	cpcc1_sd	BUS	765KV BUS 2 AT BHIWANI(PG)		D	765 kv Bus Extension for ICT-4	14/Jul/2025	09:00	14/Jul/2025	18:00		PLANNED	Requested	
105	RQ225420	OCC_232	cpcc1_sd	BUS	765KV BUS 1 AT BHIWANI(PG)		D	765 kv Bus Extension for ICT-4	08/Jul/2025	09:00	08/Jul/2025	18:00		PLANNED	Requested	
106	RQ225373	OCC_232	cpcc1_sd	BUS	765 KV KHETRI (PG) - BUS 1		D	FOR PUNCH POINT WORK IN BAY EXTENSION WORK UNDER PNTL	05/Jul/2025	09:00	06/Jul/2025	18:00		PLANNED	Requested	
107	RQ225386	OCC_232	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 2		D	Bay Extension, LBB Testing	03/Jul/2025	18:00	04/Jul/2025	23:00		PLANNED	Requested	
108	RQ225374	OCC_232	cpcc1_sd	BUS	765 KV KHETRI (PG) - BUS 2		D	FOR PUNCH POINT WORK IN BAY EXTENSION WORK UNDER PNTL	03/Jul/2025	09:00	04/Jul/2025	18:00		PLANNED	Requested	
109	RQ225385	OCC_232	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 1		D	Bay Extension, LBB Testing	01/Jul/2025	18:00	02/Jul/2025	23:00		PLANNED	Requested	
110	RQ225424	OCC_232	cpcc1_sd	BUS	765 KV SIKAR_2(PSTL) - BUS 1		D	Construction Work For Integration of 713 & 716 Bays under REZ Ph-III Part B1	01/Jul/2025	09:00	10/Jul/2025	18:00		PLANNED	Requested	

111	RQ226136	OCC_232	stuup_sd	BUS	765 KV GHATAMPUR_TPS(UP) - BUS 2	NUPPL	C	For Carrying out Open Circuit & Short Circuit test of Unit#2 Generator	15/Jul/2025	08:00	15/Jul/2025	18:00	1 day shutdown of Bus-2 is required between 01.07.2025 to 31.07.2025 to carry out OCC & SCC test of Unit#2 Generator based on the readiness of the system.	PLANNED	Requested	
112	RQ226132	OCC_232	stuup_sd	BUS	765 KV GHATAMPUR_TPS(UP) - BUS 2	NUPPL	C	Bus Bar Stability for Dia-2 & Dia-3 of 765KV Switchyard	01/Jul/2025	08:00	02/Jul/2025	18:00	"This shutdown has been already approved in OCC 231. If the shutdown is not availed on June 2025 as approved in OCC 231, the 2Days opportunity based shutdown on continuous basis shall be availed between 01.07.2025 to 31.07.2025 with respect to the Unit#1 Generator shutdown. Both Bus shutdown is required together to avoid the induction issue."	PLANNED	Requested	
113	RQ226131	OCC_232	stuup_sd	BUS	765 KV GHATAMPUR_TPS(UP) - BUS 1	NUPPL	C	Bus Bar Stability for Dia-2 & Dia-3 of 765KV Switchyard	01/Jul/2025	08:00	02/Jul/2025	18:00	"This shutdown has been already approved in OCC 231. If the shutdown is not availed on June 2025 as approved in OCC 231, the 2Days opportunity based shutdown on continuous basis shall be availed between 01.07.2025 to 31.07.2025 with respect to the Unit#1 Generator shutdown. Both Bus shutdown is required together to avoid the induction issue."	PLANNED	Requested	
114	RQ225615	OCC_232	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV BHADLA(PG)	POWERGRI D	D	For compliance of CoE audit and AM Circulars, PRD Switch replacement	29/Jul/2025	18:00	29/Jul/2025	23:00		PLANNED	Requested	
115	RQ225612	OCC_232	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV KOTESHWAR(PG)	POWERGRI D	D	For checking aircell	20/Jul/2025	08:00	20/Jul/2025	18:00		PLANNED	Requested	
116	RQ225609	OCC_232	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)	POWERGRI D	D	For CC-AM IOM compliances, modification works.	17/Jul/2025	08:00	18/Jul/2025	18:00		PLANNED	Requested	
117	RQ225984	OCC_232	sldcrs_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)	POWERGRI D	D	Quarterly Maintenance wor	14/Jul/2025	08:00	14/Jul/2025	18:00		PLANNED	Requested	
118	RQ225755	OCC_232	cpcc3_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 2 AT 765KV AGRA(PG)	POWERGRI D	D	AMP WORK: C& TAN DELTA OF BUSHING, CCL, BODY PROTECTION, BDV OF OIL, IR MEASUREMENT OF REACTOR SURGE ARRESTER AND PREVENTIVE MAINTENANCE AS PER FORMAT.	10/Jul/2025	08:00	10/Jul/2025	18:00		PLANNED	Requested	
119	RQ225987	OCC_232	cpcc3_sd	BR/BSR/MSC/M SR	330 MVAR BUS REACTOR NO 1 AT 765KV VARANASI(PG)	POWERGRI D	D	AMP Works.	08/Jul/2025	09:00	08/Jul/2025	17:00		PLANNED	Requested	
120	RQ225751	OCC_232	cpcc3_sd	BR/BSR/MSC/M SR	330 MVAR BUS REACTOR NO 1 AT 765KV ORAI(PG)	POWERGRI D	D	BUS REACTOR AMP WORKS	07/Jul/2025	09:00	07/Jul/2025	18:00		PLANNED	Requested	
121	RQ225603	OCC_232	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV BHADLA_2 (PG)	POWERGRI D	D	CSD Fine Tuning, AMP	03/Jul/2025	18:00	04/Jul/2025	23:00		PLANNED	Requested	
122	RQ225602	OCC_232	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV BHADLA_2 (PG)	POWERGRI D	D	CSD Fine Tuning, AMP	01/Jul/2025	18:00	02/Jul/2025	23:00		PLANNED	Requested	
123	RQ225757	OCC_232	cpcc3_sd	BR/BSR/MSC/M SR	330 MVAR BUS REACTOR NO 2 AT 765KV ALIGARH(PG)	POWERGRI D	D	CSD Fine Tuning of Bays 811 & 812	01/Jul/2025	13:00	01/Jul/2025	16:00		PLANNED	Requested	
124	RQ225756	OCC_232	cpcc3_sd	BR/BSR/MSC/M SR	330 MVAR BUS REACTOR NO 1 AT 765KV ALIGARH(PG)	POWERGRI D	D	CSD Fine Tuning of Bays 808 & 809	01/Jul/2025	09:00	01/Jul/2025	12:00		PLANNED	Requested	
125	RQ225610	OCC_232	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV PHAGI(RS)	PAPTL	D	For CC-AM IOM compliances, modification works.	21/Jul/2025	08:00	22/Jul/2025	18:00		PLANNED	Requested	
126	RQ225985	OCC_232	sldcrs_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV PHAGI(RS)	PAPTL	D	Quarterly Maintenance wor	15/Jul/2025	08:00	15/Jul/2025	18:00		PLANNED	Requested	
127	RQ225596	OCC_232	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV KHETRI (PKTSL)	PKTSL	C	For internal inspection due to DGA violation	15/Jul/2025	09:00	20/Jul/2025	18:00		PLANNED	Requested	

128	RQ225597	OCC_232	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV KHETRI (PKTSL)	PKTSL	C	For internal inspection due to DGA violation	09/Jul/2025	09:00	14/Jul/2025	18:00		PLANNED	Requested	
129	RQ225522	OCC_232	stuup_sd	BR/BSR/MSC/M SR	189 MVAR BUS REACTOR NO 1 AT 765KV UNNAO(UP)	UPPTCL	C	* S/D OF 3X63MVAR BUS REACTOR(OCC-232)FOR 1- Replacement of gasket and O ring of main tank of 63MVAR R Phase bus	14/Jul/2025	09:00	26/Jul/2025	17:00		PLANNED	Requested	
130	RQ225521	OCC_232	stuup_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765KV AGRA FATEHBAD(UP)	UPPTCL	D	* For Annual Maintenance Testing of Bus Reactor and relays at 765KV S/S Agra	05/Jul/2025	09:00	05/Jul/2025	18:00		PLANNED	Requested	
131	RQ225613	OCC_232	cpcc1_sd	BR/BSR/MSC/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV MEERUT_P MSTL (UP)	UPPTCL	D	for AMP work	01/Jul/2025	08:00	01/Jul/2025	18:00		PLANNED	Requested	
132	RQ225589	OCC_232	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-2 @BIKANER(PG)	POWERGRID	D	for PRD modification incl. PRD switch change	18/Jul/2025	16:00	18/Jul/2025	23:00		PLANNED	Requested	
133	RQ225587	OCC_232	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-2 @BHADLA(PG)	POWERGRID	D	for PRD modification incl. PRD switch change	18/Jul/2025	16:00	18/Jul/2025	23:00		PLANNED	Requested	
134	RQ225590	OCC_232	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-2 @BIKANER(PG)	POWERGRID	D	for PRD modification incl. PRD switch change	16/Jul/2025	16:00	16/Jul/2025	23:00		PLANNED	Requested	
135	RQ225588	OCC_232	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-1 @BHADLA(PG)	POWERGRID	D	for PRD modification incl. PRD switch change	16/Jul/2025	16:00	16/Jul/2025	23:00		PLANNED	Requested	
136	RQ225570	OCC_232	cpcc1_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON MEERUT-BHIWANI (PG) CKT-1 @BHIWANI(PG)	POWERGRID	C	Connection of LILO section for connecting with 765/400 kv Narela GIS substation under Tr. System Part-G, Ph-II	16/Jul/2025	08:00	18/Jul/2025	18:00		PLANNED	Requested	
137	RQ225578	OCC_232	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2 @BHADLA_2 (PG)	POWERGRID	D	for AMP work	15/Jul/2025	18:00	16/Jul/2025	23:00		PLANNED	Requested	
138	RQ225591	OCC_232	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-1 @BIKANER(PG)	POWERGRID	D	for PRD modification incl. PRD switch change	14/Jul/2025	16:00	14/Jul/2025	23:00		PLANNED	Requested	
139	RQ225592	OCC_232	cpcc1_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 @PHAGI(RS)	POWERGRID	D	For CC-AM IOM compliances, modification works.	14/Jul/2025	08:00	15/Jul/2025	18:00		PLANNED	Requested	
140	RQ225577	OCC_232	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1 @BHADLA_2 (PG)	POWERGRID	D	for AMP work	13/Jul/2025	18:00	14/Jul/2025	23:00		PLANNED	Requested	
141	RQ225573	OCC_232	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-2 @BHADLA_2 (PG)	POWERGRID	D	for AMP work	07/Jul/2025	18:00	08/Jul/2025	23:00		PLANNED	Requested	
142	RQ225585	OCC_232	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER-MOGA (PG) CKT-2 @BIKANER(PG)	POWERGRID	D	for PRD modification incl. PRD switch change	07/Jul/2025	16:00	07/Jul/2025	23:00		PLANNED	Requested	
143	RQ225574	OCC_232	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-1 @BHADLA_2 (PG)	POWERGRID	D	for AMP work	05/Jul/2025	18:00	06/Jul/2025	23:00		PLANNED	Requested	
144	RQ225575	OCC_232	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-2 @BHADLA_2 (PG)	POWERGRID	D	for AMP work	03/Jul/2025	18:00	04/Jul/2025	23:00		PLANNED	Requested	
145	RQ225593	OCC_232	cpcc1_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 @PHAGI(RS)	POWERGRID	D	For CC-AM IOM compliances, modification works.	02/Jul/2025	08:00	03/Jul/2025	18:00		PLANNED	Requested	

146	RQ225576	OCC_232	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-1 @BHADLA_2 (PG)	POWERGRID	D	for AMP work	01/Jul/2025	18:00	02/Jul/2025	23:00		PLANNED	Requested	
147	RQ225963	OCC_232	cpcc3_sd	LINE REACTOR	330 MVAR NON-SWITCHABLE LR ON KANPUR_GIS-ALIGARH (PG) CKT-1 @ALIGARH(PG)	POWERGRID	D	CSD Fine Tuning of Bay 807R	01/Jul/2025	16:00	01/Jul/2025	18:00		PLANNED	Requested	
148	RQ225586	OCC_232	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BIKANER-MOGA (PG) CKT-1 @BIKANER(PG)	POWERGRID	D	for PRD modification incl. PRD switch change	01/Jul/2025	16:00	01/Jul/2025	23:00		PLANNED	Requested	
149	RQ225572	OCC_232	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_II(PG)	PFTL	D	for AMP work	14/Jul/2025	18:00	15/Jul/2025	23:59		PLANNED	Requested	
150	RQ225571	OCC_232	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PFTL) CKT-1 @FATEHGARH_II(PG)	PFTL	D	for AMP work	08/Jul/2025	18:00	09/Jul/2025	23:59		PLANNED	Requested	
151	RQ225595	OCC_232	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PBSTL) CKT-4 @SIKAR_2(PSTL)	PSTL	D	CSD Fine Tuning of 701R: 3-5 times Onload switching is required.	02/Jul/2025	08:00	02/Jul/2025	18:00		PLANNED	Requested	
152	RQ225594	OCC_232	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PBSTL) CKT-3 @SIKAR_2(PSTL)	PSTL	D	CSD Fine Tuning of 701R: 3-5 times Onload switching is required.	01/Jul/2025	08:00	01/Jul/2025	18:00		PLANNED	Requested	
153	RQ226135	OCC_232	stuup_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV GHATAMPUR_TPS(UP)- RAMPUR_PRSTL (UP) (GTL) CKT-1 @GHATAMPUR_TPS(UP)	NUPPL	C	Bus Bar Stability for Dia-2 & Dia-3 of 765kv Switchyard	01/Jul/2025	08:00	02/Jul/2025	18:00	"This shutdown has been already approved in OCC 231. If the shutdown is not availed on June 2025 as approved in OCC 231, the 2Days opportunity based shutdown on continuous basis shall be availed between 01.07.2025 to 31.07.2025 with respect to the Unit#1 Generator shutdown. Both Bus shutdown is required together to avoid the induction issue."	PLANNED	Requested	
154	RQ225826	OCC_232	cpcc3_sd	BAY	707 MAIN BAY - 765 KV AGRA- FATEHPUR (PG) CKT-1 AND 765KV BUS 1 AT AGRA(PG)	POWERGRID	D	AMP WORK: C & Tandelta of CT, timing, CRM, DCRM & Dewpoint of Circuit Breaker and preventive Maintenance as per Format .	31/Jul/2025	08:00	31/Jul/2025	18:00		PLANNED	Requested	
155	RQ225536	OCC_232	cpcc1_sd	BAY	721 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-1 (POWERGRID)	POWERGRID	D	for AMP work	28/Jul/2025	17:00	29/Jul/2025	23:59		PLANNED	Requested	
156	RQ225537	OCC_232	cpcc1_sd	BAY	718 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 (POWERGRID)	POWERGRID	D	for AMP work	25/Jul/2025	17:00	26/Jul/2025	23:59		PLANNED	Requested	
157	RQ225639	OCC_232	cpcc1_sd	BAY	70252A MAIN BAY - 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 AT PHAGI(RS)	POWERGRID	D	CB pending Amp(CRM,DCRM,DEW POINT,COIL CURRENT) work to be carried out	24/Jul/2025	08:00	24/Jul/2025	18:00		PLANNED	Requested	
158	RQ225623	OCC_232	cpcc1_sd	BAY	712 MAIN BAY - 765/400KV 1000 MVA ICT 1 AT BHIWANI(PG)	POWERGRID	D	for AMP work	22/Jul/2025	09:00	23/Jul/2025	18:00		PLANNED	Requested	
159	RQ225897	OCC_232	cpcc3_sd	BAY	706 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV BALIA(PG)	POWERGRID	D	AMP Work	22/Jul/2025	08:00	23/Jul/2025	18:00		PLANNED	Requested	
160	RQ225545	OCC_232	cpcc1_sd	BAY	725 MAIN BAY - 765/400 KV 1500 MVA ICT 6 AT FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWERGRID	D	for AMP work	18/Jul/2025	17:00	19/Jul/2025	23:59		PLANNED	Requested	

161	RQ225622	OCC_232	cpcc1_sd	BAY	711 TIE BAY - 765KV JHATIKARA-BHIWANI (PG) CKT-1 AND 765/400KV 1000 MVA ICT 1 AT BHIWANI(PG)	POWERGRID	D	for AMP work	15/Jul/2025	09:00	16/Jul/2025	18:00		PLANNED	Requested	
162	RQ225543	OCC_232	cpcc1_sd	BAY	723 TIE BAY - 765/400 KV 1500 MVA ICT 5 AT FATEHGARH_II(PG) (POWERGRID) AND 765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PBT) CKT-4 AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	for AMP work	14/Jul/2025	17:00	15/Jul/2025	23:59		PLANNED	Requested	
163	RQ225643	OCC_232	cpcc1_sd	BAY	715 MAIN BAY - 765 KV GR.NOIDA_2(UPC)-MEERUT(PG) (PG) CKT-1 AND FUTURE AT MEERUT(PG)	POWERGRID	D	for AMP work	12/Jul/2025	09:00	12/Jul/2025	18:00		PLANNED	Requested	
164	RQ225559	OCC_232	cpcc1_sd	BAY	714 TIE BAY - 765KV AJMER-CHITTORGARH (PG) CKT-1 AND FUTURE AT CHITTORGARH(PG)	POWERGRID	D	for AMP work	11/Jul/2025	09:00	11/Jul/2025	18:00		PLANNED	Requested	
165	RQ225642	OCC_232	cpcc1_sd	BAY	708 TIE BAY - 765 KV KOTESHWAR-MEERUT (PG) CKT-1 (POWERGRID) AND 765/400 KV 1500 MVA ICT 3 AT MEERUT(PG) AT 765 KV MEERUT(PG) (POWERGRID)	POWERGRID	D	for AMP work	10/Jul/2025	09:00	10/Jul/2025	18:00		PLANNED	Requested	
166	RQ225896	OCC_232	cpcc3_sd	BAY	703 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV BALIA(PG)	POWERGRID	D	AMP Work	10/Jul/2025	08:00	11/Jul/2025	18:00		PLANNED	Requested	
167	RQ225961	OCC_232	cpcc3_sd	BAY	706 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV BALIA(PG)	POWERGRID	D	AMP Work	10/Jul/2025	08:00	10/Jul/2025	18:00		PLANNED	Requested	
168	RQ225541	OCC_232	cpcc1_sd	BAY	722 MAIN BAY - 765/400 KV 1500 MVA ICT 5 AT FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	POWERGRID	D	for AMP work	09/Jul/2025	17:00	10/Jul/2025	23:59		PLANNED	Requested	
169	RQ225624	OCC_232	cpcc1_sd	BAY	710 MAIN BAY - 765KV JHATIKARA-BHIWANI (PG) CKT-1 AT BHIWANI(PG)	POWERGRID	D	for AMP work	09/Jul/2025	09:00	10/Jul/2025	18:00		PLANNED	Requested	
170	RQ225562	OCC_232	cpcc1_sd	BAY	713 MAIN BAY - 765 KV AJMER-CHITTORGARH (PG) CKT-1 AT CHITTORGARH(PG)	POWERGRID	D	for AMP work	09/Jul/2025	09:00	09/Jul/2025	18:00		PLANNED	Requested	
171	RQ225778	OCC_232	cpcc3_sd	BAY	703 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV BALIA(PG)	POWERGRID	D	AMP Work	09/Jul/2025	08:00	09/Jul/2025	18:00		PLANNED	Requested	
172	RQ225783	OCC_232	cpcc3_sd	BAY	708 TIE BAY - 765 KV AGRA-FATEHPUR (PG) CKT-1 AND FUTURE AT AGRA(PG)	POWERGRID	D	AMP: C& Tan delta measurement of CT, timing, CRM, DCRM C& Tan delta measurement of GC of CB and preventive maintenance as per format.	09/Jul/2025	08:00	09/Jul/2025	18:00		PLANNED	Requested	
173	RQ225960	OCC_232	cpcc3_sd	BAY	707 MAIN BAY - 765 KV AGRA-FATEHPUR (PG) CKT-1 AND 765KV BUS 1 AT AGRA(PG)	POWERGRID	D	C& Tan delta measurement of CT, timing, CRM, DCRM C& Tan delta measurement of GC of CB and preventive maintenance as per format.	08/Jul/2025	08:00	08/Jul/2025	18:00		PLANNED	Requested	
174	RQ225538	OCC_232	cpcc1_sd	BAY	711 TIE BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 (POWERGRID) AND 240 MVAR BUS REACTOR NO 2 AT 765 KV BHADLA_2 (PG) AT 765 KV BHADLA_2 (PG) (POWERGRID)	POWERGRID	D	for AMP work	07/Jul/2025	17:00	08/Jul/2025	23:59		PLANNED	Requested	
175	RQ225561	OCC_232	cpcc1_sd	BAY	712 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV CHITTORGARH(PG)	POWERGRID	D	for AMP work	07/Jul/2025	09:00	07/Jul/2025	18:00		PLANNED	Requested	

176	RQ226163	OCC_232	sldcrs_sd	BAY	70252A MAIN BAY - 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 AT PHAGI(RS)	POWERGRID	D	Quarterly maintenance work	07/jul/2025	08:00	07/jul/2025	18:00		PLANNED	Requested	
177	RQ225542	OCC_232	cpcc1_sd	BAY	708 TIE BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 (POWERGRID) AND 240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG) AT 765 KV FATEHGARH_II(PG) (POWERGRID)	POWERGRID	D	for AMP work	04/jul/2025	17:00	06/jul/2025	23:59		PLANNED	Requested	
178	RQ225555	OCC_232	cpcc1_sd	BAY	709 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT CHITTORGARH(PG)	POWERGRID	D	for AMP work	04/jul/2025	09:00	04/jul/2025	18:00		PLANNED	Requested	
179	RQ225782	OCC_232	cpcc3_sd	BAY	705 TIE BAY - 765KV FATEHPUR(PG)-SASARAM(PG) (UNDEF) CKT-1 AND 765/400KV 1500 MVA ICT 1 AT FATEHPUR(PG)	POWERGRID	D	Repeat of DCRM test of 705 CB (under conditional monitoring)	04/jul/2025	09:00	04/jul/2025	17:30		PLANNED	Requested	
180	RQ225781	OCC_232	cpcc3_sd	BAY	706 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT FATEHPUR(PG) (POWERGRID) AT 765 KV FATEHPUR(PG)	POWERGRID	D	AMP Works.	03/jul/2025	09:00	03/jul/2025	17:30		PLANNED	Requested	
181	RQ225560	OCC_232	cpcc1_sd	BAY	711 TIE BAY - 765KV AJMER-CHITTORGARH (PG) CKT-2 AND 240 MVAR BUS REACTOR NO 1 AT 765KV CHITTORGARH(PG)	POWERGRID	D	for AMP work	03/jul/2025	09:00	03/jul/2025	18:00		PLANNED	Requested	
182	RQ225644	OCC_232	cpcc1_sd	BAY	710 MAIN BAY - 765KV MOGA-MEERUT (PG) CKT-1 AT MEERUT(PG)	POWERGRID	D	for AMP work	03/jul/2025	09:00	03/jul/2025	18:00		PLANNED	Requested	
183	RQ225539	OCC_232	cpcc1_sd	BAY	707 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-1 (POWERGRID)	POWERGRID	D	for AMP work	01/jul/2025	17:00	03/jul/2025	23:59		PLANNED	Requested	
184	RQ225554	OCC_232	cpcc1_sd	BAY	706 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT CHITTORGARH(PG)	POWERGRID	D	for AMP work	01/jul/2025	09:00	01/jul/2025	18:00		PLANNED	Requested	
185	RQ225779	OCC_232	cpcc3_sd	BAY	702 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT FATEHPUR(PG) (POWERGRID) AND 765 KV VARANASI-FATEHPUR (PG) CKT-1 AT 765 KV FATEHPUR(PG) (POWERGRID)	POWERGRID	D	Bay No-702 (Tie bay of 765kv Fatehpur-Varanasi Line & 765kv ICT-1)01-07-2025 09:0001-07-2025 17:30Daily765kv Fatehpur SSAMP Works.	01/jul/2025	09:00	01/jul/2025	17:30		PLANNED	Requested	
186	RQ225641	OCC_232	cpcc1_sd	BAY	707 MAIN BAY - 765 KV KOTESHWAR-MEERUT (PG) CKT-1 (POWERGRID) AT MEERUT (PG)	POWERGRID	D	for AMP work	01/jul/2025	09:00	01/jul/2025	18:00		PLANNED	Requested	
187	RQ225773	OCC_232	cpcc3_sd	BAY	702 TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV BALIA(PG) AND FUTURE	POWERGRID	C	Isolator Retrofitment WOrk	01/jul/2025	08:00	08/jul/2025	18:00		PLANNED	Requested	
188	RQ226165	OCC_232	sldcrs_sd	BAY	70152A MAIN BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 AT PHAGI(RS)	RRVPNL	D	Quarterly maintenance work	28/jul/2025	08:00	28/jul/2025	18:00		PLANNED	Requested	
189	RQ225638	OCC_232	cpcc1_sd	BAY	70552A MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)	RRVPNL	D	CB pending Amp(CRM,DCRM,DEW POINT,COIL CURRENT) work to be carried out	25/jul/2025	08:00	25/jul/2025	18:00		PLANNED	Requested	
190	RQ226159	OCC_232	sldcrs_sd	BAY	70752A MAIN BAY - 765KV PHAGI(RS)-GVALIOR(PG) (UNDEF) CKT-2 AT PHAGI(RS)	RRVPNL	D	Quarterly maintenance work	25/jul/2025	08:00	25/jul/2025	18:00		PLANNED	Requested	
191	RQ225640	OCC_232	cpcc1_sd	BAY	70152A MAIN BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 AT PHAGI(RS)	RRVPNL	D	CB pending Amp(CRM,DCRM,DEW POINT,COIL CURRENT) work to be carried out	23/jul/2025	08:00	23/jul/2025	18:00		PLANNED	Requested	

192	RQ226160	OCC_232	sldcrs_sd	BAY	70652T TIE BAY - 765KV PHAGI(RS)-GVALIOR(PG) (UNDEF) CKT-1 AND 765KV ANTA-PHAGI (RS) CKT-1 AT PHAGI(RS)	RRVPNL	D	Quarterly maintenance work	21/jul/2025	08:00	21/jul/2025	18:00		PLANNED	Requested	
193	RQ226161	OCC_232	sldcrs_sd	BAY	70652A MAIN BAY - 765KV PHAGI(RS)-GVALIOR(PG) (UNDEF) CKT-1 AT PHAGI(RS)	RRVPNL	D	Quarterly maintenance work	18/jul/2025	08:00	18/jul/2025	18:00		PLANNED	Requested	
194	RQ226162	OCC_232	sldcrs_sd	BAY	70252T TIE BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 AND 765/400KV 1500 MVA ICT 2 AT PHAGI(RS)	RRVPNL	D	Quarterly maintenance work	09/jul/2025	08:00	09/jul/2025	18:00		PLANNED	Requested	
195	RQ226164	OCC_232	sldcrs_sd	BAY	70152T TIE BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 AND 765/400KV 1500 MVA ICT 1 AT PHAGI(RS)	RRVPNL	D	Quarterly maintenance work	04/jul/2025	08:00	04/jul/2025	18:00		PLANNED	Requested	
196	RQ225534	OCC_232	cpcc1_sd	BAY	717 TIE BAY - 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-1 (PNTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (PNTL)	PNTL	D	FOR PUNCHPOINT RECTIFICATION WORK	27/jul/2025	09:00	28/jul/2025	17:00		PLANNED	Requested	
197	RQ225533	OCC_232	cpcc1_sd	BAY	719 MAIN BAY - 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-2 (PNTL) AT 765 KV KHETRI (PKTSL)	PNTL	D	FOR PUNCHPOINT RECTIFICATION WORK	27/jul/2025	09:00	28/jul/2025	17:00		PLANNED	Requested	
198	RQ225532	OCC_232	cpcc1_sd	BAY	720 TIE BAY - 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-2 (PNTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (PNTL)	PNTL	D	FOR PUNCHPOINT RECTIFICATION WORK	25/jul/2025	09:00	26/jul/2025	17:00		PLANNED	Requested	
199	RQ225535	OCC_232	cpcc1_sd	BAY	716 MAIN BAY - 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-1 (PNTL) AT 765 KV KHETRI (PKTSL)	PNTL	D	FOR PUNCHPOINT RECTIFICATION WORK	25/jul/2025	09:00	26/jul/2025	17:00		PLANNED	Requested	
200	RQ225540	OCC_232	cpcc1_sd	BAY	727 MAIN BAY - 765 KV BHADLA_2 (PG)-FATEHGARH_III(PG) (POWERGRID BHADLA TRANSMISSION LIMITED (PBTL)) CKT-3 (PBTL) AT 765 KV FATEHGARH_III(PG)	PBTL	D	for AMP work	23/jul/2025	17:00	24/jul/2025	23:59		PLANNED	Requested	
201	RQ225544	OCC_232	cpcc1_sd	BAY	724 MAIN BAY - 765 KV BHADLA_2 (PG)-FATEHGARH_III(PG) (POWERGRID BHADLA TRANSMISSION LIMITED (PBTL)) CKT-4 (PBTL) AT 765 KV FATEHGARH_III(PG)	PBTL	D	for AMP work	16/jul/2025	17:00	17/jul/2025	23:59		PLANNED	Requested	
202	RQ225676	OCC_232	cpcc2_sd	BAY	707 MAIN BAY - 765KV MOGA-MEERUT (PG) CKT-1 AT MOGA(PG)		C	SF6 Leakage attending in CB Pole of 707 Bay	19/jul/2025	09:00	21/jul/2025	18:00	Kindly approve.	PLANNED	Requested	
203	RQ225636	OCC_232	cpcc1_sd	BAY	718 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT SIKAR_2(PSTL) (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	2nd CT Oil Sampling Work	11/jul/2025	09:00	11/jul/2025	18:00		PLANNED	Requested	
204	RQ225633	OCC_232	cpcc1_sd	BAY	715 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT SIKAR_2(PSTL) (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	2nd CT Oil Sampling Work	11/jul/2025	09:00	11/jul/2025	18:00		PLANNED	Requested	
205	RQ225634	OCC_232	cpcc1_sd	BAY	712 MAIN BAY - 330 MVAR BUS REACTOR NO 2 AT 765 KV SIKAR_2(PSTL) (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	2nd CT Oil Sampling Work	10/jul/2025	09:00	10/jul/2025	18:00		PLANNED	Requested	

206	RQ225625	OCC_232	cpcc1_sd	BAY	711 TIE BAY - 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTCL) CKT-1 (PSTL) AND 330 MVAR BUS REACTOR NO 2 AT 765 KV SIKAR_2(PSTL) AT 765 KV SIKAR_2(PSTL) (PSTL)	PSTL	D	2nd CT Oil Sampling Work	10/jul/2025	09:00	10/jul/2025	18:00		PLANNED	Requested	
207	RQ225627	OCC_232	cpcc1_sd	BAY	708 TIE BAY - 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTCL) CKT-2 (PSTL) AND 330 MVAR BUS REACTOR NO 1 AT 765 KV SIKAR_2(PSTL) AT 765 KV SIKAR_2(PSTL) (PSTL)	PSTL	D	2nd CT Oil Sampling Work	09/jul/2025	09:00	09/jul/2025	18:00		PLANNED	Requested	
208	RQ225635	OCC_232	cpcc1_sd	BAY	709 MAIN BAY - 330 MVAR BUS REACTOR NO 1 AT 765 KV SIKAR_2(PSTL) (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	2nd CT Oil Sampling Work	09/jul/2025	09:00	09/jul/2025	18:00		PLANNED	Requested	
209	RQ225628	OCC_232	cpcc1_sd	BAY	707 MAIN BAY - 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTCL) CKT-2 (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	2nd CT Oil Sampling Work	08/jul/2025	09:00	08/jul/2025	18:00		PLANNED	Requested	
210	RQ225626	OCC_232	cpcc1_sd	BAY	710 MAIN BAY - 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTCL) CKT-1 (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	2nd CT Oil Sampling Work	08/jul/2025	09:00	08/jul/2025	18:00		PLANNED	Requested	
211	RQ225631	OCC_232	cpcc1_sd	BAY	717 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT SIKAR_2(PSTL) (PSTL) AND FUTURE AT 765 KV SIKAR_2(PSTL) (PSTL)	PSTL	C	Construction Work For Integration of 713 & 716 Bays under REZ Ph-III Part B1	01/jul/2025	09:00	15/jul/2025	18:00		PLANNED	Requested	
212	RQ225632	OCC_232	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT SIKAR_2(PSTL) (PSTL) AND FUTURE AT 765 KV SIKAR_2(PSTL) (PSTL)	PSTL	C	Construction Work For Integration of 713 & 716 Bays under REZ Ph-III Part B1	01/jul/2025	09:00	15/jul/2025	18:00		PLANNED	Requested	
213	RQ225566	OCC_232	stuup_sd	BAY	708 TIE BAY - 189 MVAR BUS REACTOR NO 1 AT 765KV UNNAO(UP) (UPPTCL) AND FUTURE AT 765 KV UNNAO(UP) (UPPTCL)	UPPTCL	C	* S/D OF TIE BAY NO.(700-08-52) OCC-232 FOR-1-Carrier Inter tripping and distance protection testing of 765kV	07/jul/2025	09:00	09/jul/2025	17:00		PLANNED	Requested	
214	RQ225569	OCC_232	stuup_sd	BAY	701 MAIN BAY - 765 KV UNNAO-MAINPURI (UP) CKT-1 (UPPTCL) AT 765 KV MAINPURI(UP)	UPPTCL	C	* S/D OF BAY NO.(700-07-52) OCC-232 FOR- 1-Carrier Inter tripping and distance protection testing of 765kV	07/jul/2025	09:00	09/jul/2025	17:00		PLANNED	Requested	
215	RQ225558	OCC_232	stuup_sd	BAY	712 MAIN BAY - 765KV/400KV AGRA FATEHBAD(UP)-ICT-1 AT AGRA FATEHBAD(UP)	UPPTCL	D	* Annual Maintenance and Testing of Bay equipment 21.05.2025 17:28:18 INDIA (11007966)	04/jul/2025	07:00	04/jul/2025	13:00		PLANNED	Requested	
216	RQ225549	OCC_232	stuup_sd	BAY	703 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV AGRA FATEHBAD(UP)	UPPTCL	D	Annual Maintenance and Testing of Bay equipment 21.05.2025 17:28:53 INDIA (11007966)	03/jul/2025	07:00	03/jul/2025	13:00		PLANNED	Requested	
217	RQ225550	OCC_232	stuup_sd	BAY	702 TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV AGRA FATEHBAD(UP) (UPPTCL) AND 765 KV AGRA FATEHBAD-GHATAMPUR_TPS (UP) CKT-1 AT 765 KV AGRA FATEHBAD(UP) (UPPTCL)	UPPTCL	D	* Annual Maintenance and Testing of Bay equipment 21.05.2025 17:29:34 INDIA (11007966)	02/jul/2025	07:00	02/jul/2025	13:00		PLANNED	Requested	
218	RQ225629	OCC_232	cpcc1_sd	BAY	706 MAIN BAY - 765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-2 (PASTL) AT 765 KV SIKAR_2(PSTL)	PASTL	D	2nd CT Oil Sampling Work	07/jul/2025	09:00	07/jul/2025	18:00		PLANNED	Requested	

219	RQ225630	OCC_232	cpcc1_sd	BAY	703 MAIN BAY - 765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-1 (PASTL) AT 765 KV SIKAR_2(PSTL)	PASTL	D	2nd CT Oil Sampling Work	07/jul/2025	09:00	07/jul/2025	18:00		PLANNED	Requested	
220	RQ225514	OCC_232	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 5 AT FATEHGARH_III(PG)		D	FOR AMP RELATED WORK & COE COMPLIANCES	28/jul/2025	17:00	28/jul/2025	23:59		PLANNED	Requested	
221	RQ225488	OCC_232	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA(PG)		D	For compliance of CoE audit and AM Circulars, PRD Switch replacement	28/jul/2025	16:00	28/jul/2025	23:00		PLANNED	Requested	
222	RQ225487	OCC_232	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA(PG)		D	For compliance of CoE audit and AM Circulars, PRD Switch replacement	26/jul/2025	16:00	26/jul/2025	23:00		PLANNED	Requested	
223	RQ225513	OCC_232	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_III(PG)		D	FOR AMP RELATED WORK & COE COMPLIANCES	25/jul/2025	17:00	25/jul/2025	23:59		PLANNED	Requested	
224	RQ225486	OCC_232	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BHADLA(PG)		D	For compliance of CoE audit and AM Circulars, PRD Switch replacement	25/jul/2025	16:00	25/jul/2025	23:00		PLANNED	Requested	
225	RQ225512	OCC_232	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_III(PG)		D	FOR AMP RELATED WORK & COE COMPLIANCES	24/jul/2025	17:00	24/jul/2025	23:59		PLANNED	Requested	
226	RQ225496	OCC_232	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT CHITTORGARH(PG)		D	Spare switching	24/jul/2025	09:00	24/jul/2025	18:00		PLANNED	Requested	
227	RQ225511	OCC_232	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_III(PG)		D	FOR AMP RELATED WORK & COE COMPLIANCES	23/jul/2025	17:00	23/jul/2025	23:59		PLANNED	Requested	
228	RQ225510	OCC_232	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_III(PG)		D	FOR AMP RELATED WORK & COE COMPLIANCES	21/jul/2025	17:00	22/jul/2025	23:59		PLANNED	Requested	
229	RQ225472	OCC_232	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 4 AT KOTESHWAR(PG)		D	INSULATION PAINT WORK ON TERTIARY	10/jul/2025	16:00	10/jul/2025	19:00		PLANNED	Requested	
230	RQ225471	OCC_232	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 3 AT KOTESHWAR(PG)		D	INSULATION PAINT WORK ON TERTIARY	10/jul/2025	13:00	10/jul/2025	16:00		PLANNED	Requested	
231	RQ225470	OCC_232	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 2 AT KOTESHWAR(PG)		D	INSULATION PAINT WORK ON TERTIARY	10/jul/2025	09:00	10/jul/2025	13:00		PLANNED	Requested	
232	RQ225450	OCC_232	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	07/jul/2025	18:00	08/jul/2025	23:00		PLANNED	Requested	
233	RQ225493	OCC_232	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT SIKAR_2(PSTL)		D	Construction Work For Integration of 713 & 716 Bays under REZ Ph-III Part B1	07/jul/2025	09:00	09/jul/2025	18:00		PLANNED	Requested	
234	RQ225449	OCC_232	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	05/jul/2025	18:00	06/jul/2025	23:00		PLANNED	Requested	
235	RQ225448	OCC_232	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	03/jul/2025	18:00	04/jul/2025	23:00		PLANNED	Requested	
236	RQ225492	OCC_232	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT SIKAR_2(PSTL)		D	Construction Work For Integration of 713 & 716 Bays under REZ Ph-III Part B1	03/jul/2025	09:00	05/jul/2025	18:00		PLANNED	Requested	
237	RQ225446	OCC_232	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL)		D	For scheme checking work	02/jul/2025	09:00	02/jul/2025	17:00		PLANNED	Requested	
238	RQ225447	OCC_232	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	01/jul/2025	18:00	02/jul/2025	23:00		PLANNED	Requested	
239	RQ225495	OCC_232	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT SIKAR_2(PSTL)		D	Construction Work For Integration of 713 & 716 Bays under REZ Ph-III Part B1	01/jul/2025	09:00	03/jul/2025	18:00		PLANNED	Requested	
240	RQ225494	OCC_232	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT SIKAR_2(PSTL)		D	Construction Work For Integration of 713 & 716 Bays under REZ Ph-III Part B1	01/jul/2025	09:00	03/jul/2025	18:00		PLANNED	Requested	
241	RQ225445	OCC_232	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL)		D	For scheme checking work	01/jul/2025	09:00	01/jul/2025	17:00		PLANNED	Requested	
242	RQ225068	OCC_232	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT AGRA FATEHBAD(UP)	UPPTCL	C	Work- Regarding charging of 500MVA ICT-II R Phase unit (at present Spare Phase unit is charged as R Phase unit) after repl	28/jul/2025	09:00	29/jul/2025	18:00		PLANNED	Requested	
243	RQ225520	OCC_232	stuup_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 1 AT MAINPURI(UP)	UPPTCL	C	Annual Maintenance and testing	22/jul/2025	08:00	23/jul/2025	18:00		PLANNED	Requested	
244	RQ225761	OCC_232	cpcc3_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 2 AT ORAI(PG)	POWERGRID	D	ICT-2 AMP works	24/jul/2025	09:00	24/jul/2025	18:00		PLANNED	Requested	
245	RQ225760	OCC_232	cpcc3_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 1 AT ORAI(PG)	POWERGRID	D	AMP works	21/jul/2025	09:00	21/jul/2025	18:00		PLANNED	Requested	
246	RQ225768	OCC_232	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT ALIGARH(PG)	POWERGRID	D	Body Protection Modification as technical IOM/ Circulars and Spare Transformer changeover in place of ICT-2 Y-ph unit	10/jul/2025	08:00	10/jul/2025	18:00		PLANNED	Requested	
247	RQ225769	OCC_232	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT ALIGARH(PG)	POWERGRID	D	Body Protection Modification as technical IOM/ Circulars	08/jul/2025	08:00	08/jul/2025	18:00		PLANNED	Requested	

248	RQ226058	OCC_232	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT VARANASI(PG)	POWERGRID	D	Arresting of SF6 gas leakage in GGD1 of 813 Bay, (765kV ICT-II Bay) B Phase Spacer Bolt AT VARANASI GIS	01/Jul/2025	08:00	01/Jul/2025	18:00		PLANNED	Requested	
249	RQ225977	OCC_232	sldcrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT ANTA(RS)	RRVPNL	D	Quarterly Maintenance work	10/Jul/2025	08:00	10/Jul/2025	18:00		PLANNED	Requested	
250	RQ225979	OCC_232	sldcrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT ANTA(RS)	RRVPNL	D	Quarterly Maintenance work	08/Jul/2025	08:00	08/Jul/2025	18:00		PLANNED	Requested	
251	RQ225975	OCC_232	sldcrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT ANTA(RS)	RRVPNL	D	Quarterly Maintenance work	07/Jul/2025	08:00	07/Jul/2025	18:00		PLANNED	Requested	
252	RQ225858	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH(UP)-VARANASI(PG) (PG) CKT-2	POWERGRID	D	Shutdown Nature Rectification work	30/Jul/2025	07:00	30/Jul/2025	18:00		PLANNED	Requested	
253	RQ225857	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH(UP)-VARANASI(PG) (PG) CKT-1	POWERGRID	D	Shutdown Nature Rectification work	29/Jul/2025	07:00	29/Jul/2025	18:00		PLANNED	Requested	
254	RQ225990	OCC_232	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-2	POWERGRID	C	Overhauling of 400KV breaker through OEM is due. PO is expiring soon.	28/Jul/2025	08:00	05/Aug/2025	18:00	PO is expiring soon. shutdown is required for completion of work	PLANNED	Requested	
255	RQ225604	OCC_232	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-BASTI(UP) (PG) CKT-1	POWERGRID	D	Planned outage for PLC of 765 kv S/C (Quad moose) Tanda-Gonda T/L of SEUPPTCL	25/Jul/2025	08:00	26/Jul/2025	18:00		PLANNED	Requested	
256	RQ225910	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHAGARH (PG) CKT-2	POWERGRID	C	Bushing Erection, cable laying and termination of Line reactor being installed in SS-103 package in 400kv Mainpuri-Ballabgarh Line-2	25/Jul/2025	08:00	30/Jul/2025	18:00		PLANNED	Requested	
257	RQ226031	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHAGARH (PG) CKT-1	POWERGRID	D	DTPC installation and testing under process Bus scheme	24/Jul/2025	09:00	24/Jul/2025	14:00		PLANNED	Requested	
258	RQ226172	OCC_232	apl_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHINDERGARH(A PL)-BHIWANI(PG) (PG) CKT-4	POWERGRID	D	Annual Maintenance	23/Jul/2025	09:30	23/Jul/2025	18:30	400 KV Mahindergarh(APL)-Bhiwani(PG) (PG) Ckt-3 will be in Service	PLANNED	Requested	
259	RQ225844	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHAHJAHANPUR-BAREILLY (PG) CKT-2	POWERGRID	D	AMP of Line equipments of 400kv Shahjahanpur ckt-II line	19/Jul/2025	10:00	19/Jul/2025	18:00		PLANNED	Requested	
260	RQ226032	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHAGARH (PG) CKT-3	POWERGRID	D	DTPC installation and testing under process Bus scheme	18/Jul/2025	09:00	18/Jul/2025	14:00		PLANNED	Requested	
261	RQ225869	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-1	POWERGRID	D	FOR ATTENDING SHUTDOWN NATURE DEFECTS	18/Jul/2025	09:00	18/Jul/2025	18:00		PLANNED	Requested	
262	RQ225599	OCC_232	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-1	POWERGRID	D	Planned outage for PLC of 765 kv S/C (Quad moose) Tanda-Gonda T/L of SEUPPTCL	18/Jul/2025	08:00	19/Jul/2025	18:00		PLANNED	Requested	
263	RQ225880	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-1	POWERGRID	D	For Diamond formation.	17/Jul/2025	08:00	18/Jul/2025	18:00		PLANNED	Requested	
264	RQ225881	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-2	POWERGRID	D	For Diamond formation.	17/Jul/2025	08:00	18/Jul/2025	18:00		PLANNED	Requested	
265	RQ225936	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHAGARH (PG) CKT-1	POWERGRID	D	For construction of 765kV D/C Neemrana_II- Bareilly line	17/Jul/2025	07:00	19/Jul/2025	19:00		PLANNED	Requested	
266	RQ225872	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-JAULIWI (PG) CKT-1	POWERGRID	D	To attend fixing/ tightening of CC Ring N/B. Cross patrolling carried out by CC team	16/Jul/2025	09:00	16/Jul/2025	18:00		PLANNED	Requested	
267	RQ225909	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHAGARH (PG) CKT-1	POWERGRID	C	Reactor Commissioning and charging work for Line reactor being installed in 400kv Mainpuri-Ballabgarh-1 line under SS-103 package	15/Jul/2025	08:00	20/Jul/2025	18:00		PLANNED	Requested	
268	RQ225855	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-2	POWERGRID	D	DTPC installation and testing under process Bus scheme	14/Jul/2025	09:00	14/Jul/2025	14:00		PLANNED	Requested	
269	RQ225989	OCC_232	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-1	POWERGRID	C	Overhauling of 400KV breaker through OEM is due. PO is expiring soon.	14/Jul/2025	08:00	22/Jul/2025	18:00	PO is expiring soon. shutdown is required for completion of work	PLANNED	Requested	
270	RQ225882	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-1	POWERGRID	D	"Porcelain to Polymer Insulator replacement work and attend shut down nature works by Fatehpur TLM & Testing of DTPC scheme (under Process Bus) at Kanpur & Panki(UP) & AMP of Tie Bay-402 at Kanpur "	14/Jul/2025	08:00	15/Jul/2025	18:00		PLANNED	Requested	
271	RQ225852	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-KANPUR (PG) CKT-2	POWERGRID	D	DTPC installation and testing under process Bus scheme	13/Jul/2025	09:00	13/Jul/2025	14:00		PLANNED	Requested	
272	RQ225851	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-KANPUR (PG) CKT-1	POWERGRID	D	DTPC installation and testing under process Bus scheme	12/Jul/2025	09:00	12/Jul/2025	14:00		PLANNED	Requested	
273	RQ225838	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-SOHAWAL (PG) CKT-1	POWERGRID	D	FOR ATTENDING SHUTDOWN NATURE DEFECTS and AMP	12/Jul/2025	09:00	12/Jul/2025	18:00		PLANNED	Requested	
274	RQ225839	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-SOHAWAL (PG) CKT-2	POWERGRID	D	FOR ATTENDING SHUTDOWN NATURE DEFECTS and AMP	11/Jul/2025	09:00	11/Jul/2025	18:00		PLANNED	Requested	

275	RQ225850	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-AGRA (PG) CKT-1	POWERGRID	D	DTPC installation and testing under process Bus scheme	11/Jul/2025	09:00	11/Jul/2025	14:00		PLANNED	Requested	
276	RQ225883	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1	POWERGRID	D	Porcelain to Polymer Insulator replacement work	11/Jul/2025	08:00	12/Jul/2025	18:00		PLANNED	Requested	
277	RQ226209	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-2	POWERGRID	D	AMP Work	10/Jul/2025	09:00	10/Jul/2025	18:00		PLANNED	Requested	
278	RQ225938	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-3	POWERGRID	D	For construction of 765kV D/C Neemrana_II- Bareilly line	10/Jul/2025	07:00	12/Jul/2025	19:00		PLANNED	Requested	
279	RQ225937	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-2	POWERGRID	D	For construction of 765kV D/C Neemrana_II- Bareilly line	10/Jul/2025	07:00	12/Jul/2025	19:00		PLANNED	Requested	
280	RQ225905	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-2	POWERGRID	D	DTPC installation and testing under process Bus scheme	09/Jul/2025	09:00	09/Jul/2025	14:00		PLANNED	Requested	
281	RQ225877	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-JAULI(VI) (PG) CKT-2	POWERGRID	D	"Shutdown nature work in line by Bareilly TLM & To attend fixing/ tightening of CC Ring N/B. Cross patrolling carried out by CC team by Pithorogarah TLM "	09/Jul/2025	09:00	09/Jul/2025	18:00		PLANNED	Requested	
282	RQ225879	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-2	POWERGRID	D	Shutdown nature work in line.	07/Jul/2025	09:00	08/Jul/2025	18:00		PLANNED	Requested	
283	RQ225840	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1-SOHAWAL (PG) CKT-2	POWERGRID	D	FOR AMP of Line Side Equipments .	07/Jul/2025	09:00	07/Jul/2025	18:00		PLANNED	Requested	
284	RQ225845	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1	POWERGRID	C	Diversion work of Line for NHAI Lucknow-Kanpur Green Expressway	05/Jul/2025	09:45	20/Jul/2025	19:00		PLANNED	Requested	
285	RQ225863	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-2	POWERGRID	D	Line and reactor bay AMP Works at Prayagraj SS	04/Jul/2025	10:00	04/Jul/2025	18:00		PLANNED	Requested	
286	RQ225864	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-1	POWERGRID	D	"LBB retrofitting works in Tie bay at Prayagraj SS & conductor Sag plate rectification works to maintain adequate clearance by Fatehpur TLM"	04/Jul/2025	10:00	04/Jul/2025	18:00		PLANNED	Requested	
287	RQ225865	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-2	POWERGRID	D	"LBB retrofitting works in Tie bay at Prayagraj SS & conductor Sag plate rectification works to maintain adequate clearance by Fatehpur TLM"	03/Jul/2025	10:00	03/Jul/2025	18:00		PLANNED	Requested	
288	RQ225848	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-2	POWERGRID	D	DTPC installation and testing under process Bus scheme	03/Jul/2025	09:00	03/Jul/2025	14:00		PLANNED	Requested	
289	RQ225853	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-1	POWERGRID	D	NON AUTO MODE for PID	03/Jul/2025	09:00	03/Jul/2025	18:00		PLANNED	Requested	
290	RQ225862	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-1	POWERGRID	D	Line and reactor bay AMP Works at Prayagraj SS	02/Jul/2025	10:00	02/Jul/2025	18:00		PLANNED	Requested	
291	RQ225847	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-1	POWERGRID	D	DTPC installation and testing under process Bus scheme	02/Jul/2025	09:00	02/Jul/2025	14:00		PLANNED	Requested	
292	RQ225878	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-1	POWERGRID	D	Shutdown nature work in line.	02/Jul/2025	09:00	03/Jul/2025	18:00		PLANNED	Requested	
293	RQ225967	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)-AGRA(UP) (PG) CKT-1	POWERGRID	D	AMP WORK: C& Tan delta measurement of Line CT, IR measurement of Line surge arrester, timing, CRM, DCRM 7 C& Tan delta measurement of GC of CB and preventive maintenance as per format.	02/Jul/2025	08:00	02/Jul/2025	18:00		PLANNED	Requested	
294	RQ225861	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	POWERGRID	D	Line bay AMP Works at Prayagraj SS	01/Jul/2025	10:00	01/Jul/2025	12:00		PLANNED	Requested	
295	RQ225895	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	POWERGRID	C	SS103 Package Line reactor related construction activities at Prayagraj SS	01/Jul/2025	10:00	07/Jul/2025	18:00		PLANNED	Requested	
296	RQ225914	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-1	POWERGRID	C	Bushing Erection work in Line reactor to be installed in 400kV Mainpuri-Ballabgarh-1 under SS-103 package	01/Jul/2025	08:00	06/Jul/2025	18:00		PLANNED	Requested	
297	RQ225939	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-1	POWERGRID	D	For construction of 765kV D/C Neemrana_II- Bareilly line	01/Jul/2025	07:00	03/Jul/2025	19:00		PLANNED	Requested	
298	RQ225940	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-2	POWERGRID	D	For construction of 765kV D/C Neemrana_II- Bareilly line	01/Jul/2025	07:00	03/Jul/2025	19:00		PLANNED	Requested	
299	RQ226158	OCC_232	sldcuk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-RISHIKESH(UK) (PG) CKT-1	POWERGRID,PTCUL	D	To replace Insulator and Preventive Maintenance	29/Jul/2025	08:00	29/Jul/2025	17:00		PLANNED	Requested	
300	RQ226204	OCC_232	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAXHU (PS) CKT-2	PSTCL	D	For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	28/Jul/2025	08:00	28/Jul/2025	18:00		PLANNED	Requested	

301	RQ226203	OCC_232	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKT SAR-MAKHU (PS) CKT-2	PSTCL	D	For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	25/Jul/2025	08:00	25/Jul/2025	18:00		PLANNED	Requested	
302	RQ226202	OCC_232	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKT SAR-MAKHU (PS) CKT-1	PSTCL	D	For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	21/Jul/2025	08:00	21/Jul/2025	18:00		PLANNED	Requested	
303	RQ226201	OCC_232	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKT SAR-MAKHU (PS) CKT-1	PSTCL	D	For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	17/Jul/2025	08:00	17/Jul/2025	18:00		PLANNED	Requested	
304	RQ226200	OCC_232	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-2	PSTCL	D	For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	15/Jul/2025	08:00	15/Jul/2025	18:00		PLANNED	Requested	
305	RQ226199	OCC_232	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-2	PSTCL	D	For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	11/Jul/2025	08:00	11/Jul/2025	18:00		PLANNED	Requested	
306	RQ226198	OCC_232	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-1	PSTCL	D	For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	04/Jul/2025	08:00	04/Jul/2025	18:00		PLANNED	Requested	
307	RQ226197	OCC_232	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-1	PSTCL	D	For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	01/Jul/2025	08:00	01/Jul/2025	18:00		PLANNED	Requested	
308	RQ226166	OCC_232	sldcuk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RISHIKESH(UK)-NEHTAUR(UP) (UK) CKT-1	PTCUL	D	To replace Insulator and Preventive Maintenance	28/Jul/2025	08:00	28/Jul/2025	17:00		PLANNED	Requested	
309	RQ225256	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-SIKAR_2(PSTL) (PSTL) CKT-2		D	Defect rectification work	28/Jul/2025	08:00	31/Jul/2025	18:00	non-auto mode of other charged ckt required	PLANNED	Requested	
310	RQ225181	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-3		D	For scheme checking work by Khetri & For AMP work by Sikar TLM	28/Jul/2025	08:00	28/Jul/2025	18:00	non-auto mode of other charged ckt required	PLANNED	Requested	
311	RQ225180	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-2		D	For scheme checking work by Khetri & For AMP work by Sikar TLM	27/Jul/2025	08:00	27/Jul/2025	18:00	non-auto mode of other charged ckt required	PLANNED	Requested	
312	RQ225179	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-1		D	For scheme checking work by Khetri, For wire checking & Tripping circuit rectification by Bikaner 2 & For AMP work by Sikar TLM	26/Jul/2025	08:00	26/Jul/2025	18:00	non-auto mode of other charged ckt required	PLANNED	Requested	
313	RQ225288	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KOTA(PG) (PG) CKT-1		D	Defects' rectification observed during patrolling	25/Jul/2025	08:00	26/Jul/2025	18:00	S/D required timely	PLANNED	Requested	
314	RQ225214	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-DWARKA (PG) (PG)		D	SD Nature defects rectification	25/Jul/2025	07:00	25/Jul/2025	18:00		PLANNED	Requested	
315	RQ225283	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1		D	Additional glass disc insertion: LOA given	23/Jul/2025	08:00	24/Jul/2025	18:00	Non auto for 400 kv RAPPD-Kota, subject to weather permitting and consent from RAPP	PLANNED	Requested	
316	RQ225190	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-2		D	For scheme checking work by Khetri & For AMP work by Sikar TLM	23/Jul/2025	08:00	24/Jul/2025	18:00	non-auto mode of other charged ckt required	PLANNED	Requested	
317	RQ225213	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-JHATIKARA(PG) (DTL) CKT-2		D	SD Nature defects rectification	23/Jul/2025	07:00	23/Jul/2025	18:00		PLANNED	Requested	
318	RQ225235	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1		D	non-auto mode for tower tightening, Bird Gaurd instalation, E/W related defects & missing tower member fixing above waist leve	22/Jul/2025	09:00	31/Jul/2025	18:00		PLANNED	Requested	
319	RQ225161	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1		C	For attending major Sag Mismatch issue in between location no 293-301	22/Jul/2025	08:00	26/Jul/2025	18:00		PLANNED	Requested	
320	RQ225212	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA-DWARKA (PG)		D	SD Nature defects rectification	22/Jul/2025	07:00	22/Jul/2025	18:00		PLANNED	Requested	
321	RQ225255	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-SIKAR_2(PSTL) (PSTL) CKT-1		D	Defect rectification work	21/Jul/2025	08:00	25/Jul/2025	18:00	non-auto mode of other charged ckt required	PLANNED	Requested	
322	RQ225189	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-1		D	For scheme checking work by Khetri & For AMP work by Sikar TLM	21/Jul/2025	08:00	22/Jul/2025	18:00	non-auto mode of other charged ckt required	PLANNED	Requested	
323	RQ225284	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-2		D	Additional glass disc insertion: LOA given	21/Jul/2025	08:00	22/Jul/2025	18:00	Non auto for 400 kv RAPPD-Jaipur South, subject to weather permitting and consent from RAPP	PLANNED	Requested	
324	RQ225188	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTS) CKT-2		D	For scheme checking work	20/Jul/2025	08:00	20/Jul/2025	18:00		PLANNED	Requested	
325	RQ225187	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTS) CKT-1		D	For scheme checking work	19/Jul/2025	08:00	19/Jul/2025	18:00		PLANNED	Requested	

326	RQ225295	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-2		D	S/D Nature Defect Rectification work	19/Jul/2025	08:00	19/Jul/2025	18:00	S/D Nature Defect Rectification work	PLANNED	Requested	
327	RQ225211	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (PG) CKT-2		D	SD Nature defects rectification	19/Jul/2025	07:00	19/Jul/2025	18:00		PLANNED	Requested	
328	RQ225309	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-2		D	Line Bay AMP & Shut down Nature defects rectification work	18/Jul/2025	09:00	18/Jul/2025	18:00	Non auto mode of 400KV JAIPUR(S)-BASSI CKT -1	PLANNED	Requested	
329	RQ225294	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-1		D	S/D Nature Defect Rectification work	18/Jul/2025	08:00	18/Jul/2025	18:00	S/D Nature Defect Rectification work	PLANNED	Requested	
330	RQ225210	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (DTL) CKT-1		D	SD Nature defects rectification	18/Jul/2025	07:00	18/Jul/2025	18:00		PLANNED	Requested	
331	RQ225234	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-BABAI(RS) (NRSS36) CKT-1		D	non-auto mode for tower tightening, E/W related defects & missing tower member fixing above waist leve	17/Jul/2025	09:00	22/Jul/2025	18:00		PLANNED	Requested	
332	RQ225230	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABGARH (PG) CKT-2		D	For LA and Isolator erection work under Substation package SS-103 for Extension of Ballabgarh S/S under Eastern Region Expansion Scheme -XXXI(ERSS-XXXI) at Ballabgarh substation	17/Jul/2025	08:00	19/Jul/2025	20:00		PLANNED	Requested	
333	RQ225239	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSL)-BIKANER(PG) (PG) CKT-2		D	LINE BAY AMP & mutual compensation wiring work	16/Jul/2025	17:00	16/Jul/2025	23:00	Both ckt s/d require at same time	PLANNED	Requested	
334	RQ225238	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSL)-BIKANER(PG) (PG) CKT-1		D	LINE BAY AMP & mutual compensation wiring work	16/Jul/2025	17:00	16/Jul/2025	23:00	Both ckt s/d require at same time	PLANNED	Requested	
335	RQ225277	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2		D	Installation of Bird diverters	16/Jul/2025	16:00	31/Jul/2025	22:00	A/R of charged circuit is required to be on non auto mode	PLANNED	Requested	
336	RQ225275	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-2		D	Installation of Bird diverters	16/Jul/2025	16:00	31/Jul/2025	22:00	A/R of charged circuit is required to be on non auto mode	PLANNED	Requested	
337	RQ225308	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-1		D	Line Bay AMP & Shut down Nature defects rectification work	16/Jul/2025	09:00	16/Jul/2025	18:00	Non auto mode of 400KV JAIPUR(S)-BASSI CKT -2	PLANNED	Requested	
338	RQ225237	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2		D	Rectification of SD Nature defects	16/Jul/2025	09:00	16/Jul/2025	18:00	non-auto mode of charged line	PLANNED	Requested	
339	RQ226005	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MALERKOTLA-PATIALA (PG) CKT-1		D	For rectification of Shutdown nature Defects	16/Jul/2025	09:00	16/Jul/2025	18:00	Kindly approve.	PLANNED	Requested	
340	RQ225195	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH(P G) (DTL) CKT-2		C	Removal of L/O of Mandola-Bawana and Connection of Narela - Maharanibagh Circuits under Tr. System Part-G1, Ph-II	16/Jul/2025	08:00	18/Jul/2025	18:00		PLANNED	Requested	
341	RQ225182	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-4		D	For scheme checking work by Khetri & For AMP work by Sikar TLM	16/Jul/2025	08:00	16/Jul/2025	18:00	non-auto mode of other charged ckt required	PLANNED	Requested	
342	RQ225192	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH(P G) (DTL) CKT-1		C	Removal of L/O of Mandola-Bawana and Connection of Narela - Maharanibagh Circuits under Tr. System Part-G1, Ph-II	16/Jul/2025	08:00	18/Jul/2025	18:00		PLANNED	Requested	
343	RQ225194	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH(P G) (DTL) CKT-1		C	Removal of L/O of Mandola-Bawana and Connection of Narela - Maharanibagh Circuits under Tr. System Part-G1, Ph-II	16/Jul/2025	08:00	18/Jul/2025	18:00		PLANNED	Requested	
344	RQ225193	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH(P G) (DTL) CKT-2		C	Removal of L/O of Mandola-Bawana and Connection of Narela - Maharanibagh Circuits under Tr. System Part-G1, Ph-II	16/Jul/2025	08:00	18/Jul/2025	18:00		PLANNED	Requested	
345	RQ225236	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1		D	Rectification of SD Nature defects by Neemrana & Line Bay AMP by Sikar	15/Jul/2025	09:00	15/Jul/2025	18:00	non-auto mode of charged line	PLANNED	Requested	
346	RQ225340	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-2		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	15/Jul/2025	09:00	18/Jul/2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Requested	
347	RQ225233	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-SIKAR (PG) CKT-2		D	non-auto mode for tower tightening, E/W related defects & missing tower member fixing above waist leve	15/Jul/2025	09:00	22/Jul/2025	18:00		PLANNED	Requested	
348	RQ225267	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-SAHARANPUR (PG) CKT-1		D	GENERAL AND PROTECTION AMP	15/Jul/2025	09:00	15/Jul/2025	18:00		PLANNED	Requested	

349	RQ225339	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-1		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	15/Jul/2025	09:00	18/Jul/2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Requested	
350	RQ225266	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-BAGHPAT (PG) CKT-1		D	GENERAL AND PROTECTION AMP	14/Jul/2025	09:00	14/Jul/2025	18:00		PLANNED	Requested	
351	RQ225307	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-1		D	Line Bay AMP& Shut down Nature defects rectification work	14/Jul/2025	09:00	14/Jul/2025	18:00	Non auto mode of 400KV JAIPUR(S)-AGRA CKT -2	PLANNED	Requested	
352	RQ225321	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-2		D	Line Reactor commission work	14/Jul/2025	09:00	14/Jul/2025	20:00	G175	PLANNED	Requested	
353	RQ225229	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-1		D	For LA and Isolator erection work under Substation package SS-103 for Extension of Ballabgarh S/S under Eastern Region Expansion Scheme -XXXI(ERSS-XXXI) at Ballabgarh substation	14/Jul/2025	08:00	16/Jul/2025	20:00		PLANNED	Requested	
354	RQ225174	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(PG)-BHIWANI(BB) (PG)		C	FOR RETROFITMENT OF MAIN & LINE BAY ISOLATOR AT BHIWANI(BBMB) SS END IN ADD CAP 19-24 BLOCK	14/Jul/2025	08:00	23/Jul/2025	18:00		PLANNED	Requested	
355	RQ225198	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBL) CKT-2		D	Attending COE Protection Observations	13/Jul/2025	18:00	13/Jul/2025	23:00		PLANNED	Requested	
356	RQ225245	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTESWAR(TH)-KOTESHWAR(PG) (PG) CKT-2		D	CHECKING OF LINE DIFFERENTIAL RELAY MAIN 2	13/Jul/2025	09:00	13/Jul/2025	18:00		PLANNED	Requested	
357	RQ225197	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBL) CKT-1		D	Attending COE Protection Observations	12/Jul/2025	18:00	12/Jul/2025	23:00		PLANNED	Requested	
358	RQ225244	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTESWAR(TH)-KOTESHWAR(PG) (PG) CKT-1		D	CHECKING OF LINE DIFFERENTIAL RELAY MAIN 2	12/Jul/2025	09:00	12/Jul/2025	18:00		PLANNED	Requested	
359	RQ226000	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-3		D	S/D REQUIRED FOR RECTIFICATION OF SD NATURE DEFECTS	12/Jul/2025	09:00	12/Jul/2025	18:00	Kindly approve.	PLANNED	Requested	
360	RQ225282	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1		D	To attend shutdown nature defects by Kota & Chittorgarh	12/Jul/2025	08:00	14/Jul/2025	18:00	Non auto mode for 400 KV RAPPC-Kankroli, MOST URGENT	PLANNED	Requested	
361	RQ225196	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLAYAT SOLAR NTPC_1 (NTPC_KOLAYAT SL)-BHADLA_2 (PG) (NTPC_KOLAYAT SL) CKT-1		D	Replacement of M2 Differential Relay	11/Jul/2025	18:00	11/Jul/2025	23:00		PLANNED	Requested	
362	RQ225306	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-2		D	Line Bay AMP& Shut down Nature defects rectification work	11/Jul/2025	09:00	11/Jul/2025	18:00	Non auto mode of 400KV JAIPUR(S)-AGRA CKT-1	PLANNED	Requested	
363	RQ225243	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TEHRIT(THDC)-KOTESHWAR(PG) (PG) CKT-2		D	TESTING OF R PHASE CVT IN VIEW OF HIGH VOLTAGE DRIFT	11/Jul/2025	09:00	11/Jul/2025	18:00		PLANNED	Requested	
364	RQ225249	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-RATANGARH (RS) CKT-1		D	Stringing work of under construction 765 kv D/C Bhadla-II Siakr-II 2nd line	11/Jul/2025	08:00	20/Jul/2025	19:00	Non-auto mode of charged line for hotline stringing work	PLANNED	Requested	
365	RQ225293	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-2		D	S/D Nature Defect Rectification work	11/Jul/2025	08:00	11/Jul/2025	18:00	S/D Nature Defect Rectification work	PLANNED	Requested	
366	RQ225299	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-2		D	For attending S/D nature defects	11/Jul/2025	08:00	11/Jul/2025	18:00	400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-1	PLANNED	Requested	
367	RQ226004	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-1		D	TLA INSTALLATON AT TOWER NO. 184, 189,199, 220 , TLA INSTALLATON AT TOWER 220 and Disc Insulator replacement at Loc No-52,64	10/Jul/2025	09:00	11/Jul/2025	18:00	Kindly approve.	PLANNED	Requested	
368	RQ225999	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-HISSAR (PG) CKT-2		D	S/D REQUIRED FOR RECTIFICATION OF SD NATURE DEFECTS	10/Jul/2025	09:00	10/Jul/2025	18:00	Kindly approve.	PLANNED	Requested	
369	RQ225298	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-1		D	For attending S/D nature defects	10/Jul/2025	08:00	16/Jul/2025	18:00	400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-2	PLANNED	Requested	
370	RQ225292	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1		D	S/D Nature Defect Rectification work	10/Jul/2025	08:00	10/Jul/2025	18:00	S/D Nature Defect Rectification work	PLANNED	Requested	
371	RQ225172	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-3		D	For attending S/D nature defects & Relay testing work	10/Jul/2025	08:00	10/Jul/2025	18:00	Non Auto of 400KV KANPUR-BALLABHGARH CKT - 2	PLANNED	Requested	
372	RQ225328	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-1		C	for CVT replacement	09/Jul/2025	08:00	10/Jul/2025	18:00	for CVT replacement	PLANNED	Requested	
373	RQ225171	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-2		D	For attending S/D nature defects	09/Jul/2025	08:00	09/Jul/2025	18:00	Non Auto of 400KV KANPUR-BALLABHGARH CKT - 3	PLANNED	Requested	

374	RQ225261	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-ZERDA (PG) CKT-1		D	Testing of newly commissioned equipment 401B bypass bay before one year completion of charging for this purpose Outage of 400KV Zerda-Kankroli ckt#2 bypassed at Bhinmal is required for outage of 401B bay at Bhinmal SS.	08/Jul/2025	09:00	08/Jul/2025	18:00	Testing of newly commissioned equipment 401B bypass bay before one year completion of charging for this purpose Outage of 400KV Zerda-Kankroli ckt#2 bypassed at Bhinmal is required for outage of 401B bay at Bhinmal SS.	PLANNED	Requested	
375	RQ225262	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-KANKROLI (PG) CKT-1		D	Testing of newly commissioned equipment 401B bypass bay before one year completion of charging for this purpose Outage of 400KV Zerda-Kankroli ckt#2 bypassed at Bhinmal is required for outage of 401B bay at Bhinmal SS.	08/Jul/2025	09:00	08/Jul/2025	18:00	Testing of newly commissioned equipment 401B bypass bay before one year completion of charging for this purpose Outage of 400KV Zerda-Kankroli ckt#2 bypassed at Bhinmal is required for outage of 401B bay at Bhinmal SS.	PLANNED	Requested	
376	RQ225320	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-2		D	For Bus Bar Relay Testing and LBB Testing Works	08/Jul/2025	09:00	08/Jul/2025	20:00	G174	PLANNED	Requested	
377	RQ225291	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-KOTPUTLI (PG) CKT-1		D	S/D Nature Defect Rectification work by Bassi & For Relay Testing and CoE Audit Compliance at Kotputli Substation	08/Jul/2025	08:00	08/Jul/2025	18:00	S/D Nature Defect Rectification work	PLANNED	Requested	
378	RQ225156	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-KANKROLI(PG) (PG) CKT-1		D	For attending S/D nature defects by Kankroli & Chittorgarh	08/Jul/2025	08:00	08/Jul/2025	18:00	Non Auto of 400 KV RAPP-Kankroli CKT	PLANNED	Requested	
379	RQ225221	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1		D	Shutdown nature defects rectification	08/Jul/2025	08:00	09/Jul/2025	18:00	DEFECT RECTIFICATION WORK	PLANNED	Requested	
380	RQ225319	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-1		D	For Bus Bar Relay Testing and LBB Testing Works	07/Jul/2025	09:00	07/Jul/2025	20:00	G173	PLANNED	Requested	
381	RQ225170	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHARGH (PG) CKT-1		D	For attending S/D nature defects & Relay testing work	07/Jul/2025	08:00	07/Jul/2025	18:00		PLANNED	Requested	
382	RQ225155	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1		D	For attending S/D nature defects by Kankroli & Chittorgarh	07/Jul/2025	08:00	07/Jul/2025	18:00	Non Auto of 400 KV CHITTORGARH-KANKROLI(PG)	PLANNED	Requested	
383	RQ225326	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT(PG)-MUZAFFARNAGAR(UP) (PG) CKT-1		D	For rectification of Shutdown Defects	07/Jul/2025	08:00	08/Jul/2025	18:00	For rectification of Shutdown Defects	PLANNED	Requested	
384	RQ225318	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-BHIWADI (PG) CKT-1		D	For Bus Bar Relay Testing and LBB Testing Works	06/Jul/2025	09:00	06/Jul/2025	20:00	G172	PLANNED	Requested	
385	RQ225316	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1		D	For Relay Testing and CoE Audit Compliance at Kotputli Substation & For Bus Bar Relay Testing and LBB Testing Works by Bhiwadi	05/Jul/2025	09:00	05/Jul/2025	20:00	For Relay Testing and CoE Audit Compliance at Kotputli Substation	PLANNED	Requested	
386	RQ225317	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-GURGAON (PG) CKT-1		D	For Bus Bar Relay Testing and LBB Testing Works	05/Jul/2025	09:00	05/Jul/2025	20:00	G171	PLANNED	Requested	
387	RQ225250	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-DEEDWANA(MTS) (RS) CKT-1		D	Stringing work of under construction 765 kV D/C Bhadla-II Siakr-II 2nd line	05/Jul/2025	08:00	15/Jul/2025	19:00	Non-auto mode of charged line for hotline stringing work	PLANNED	Requested	
388	RQ225150	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-JIND (PG) CKT-1		D	RECTIFICATION OF SHUT DOWN DEFECTS	05/Jul/2025	08:00	05/Jul/2025	18:00		PLANNED	Requested	
389	RQ225247	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT_PMSTL - SIMBHOLI_PMSTL (UP) CKT-2		D	Line Bay AMP	05/Jul/2025	08:00	05/Jul/2025	18:00		PLANNED	Requested	
390	RQ226001	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-FATEHABAD (PG) CKT-1		D	S/D REQUIRED FOR RECTIFICATION OF SD NATURE DEFECTS	04/Jul/2025	09:00	04/Jul/2025	18:00	Kindly approve.	PLANNED	Requested	
391	RQ225151	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-2		D	RECTIFICATION OF SHUT DOWN DEFECTS	04/Jul/2025	08:00	04/Jul/2025	18:00		PLANNED	Requested	
392	RQ225148	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-JIND (PG) CKT-2		D	RECTIFICATION OF SHUT DOWN DEFECTS	04/Jul/2025	08:00	04/Jul/2025	18:00		PLANNED	Requested	
393	RQ225154	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-2		C	Destringing and stringing of twin moose conductor between location no 491-492 (Conductor replacement work)	04/Jul/2025	08:00	06/Jul/2025	18:00	Non Auto of 400 KV Kankroli-Zerda CKT 1, Most Urgent	PLANNED	Requested	
394	RQ225152	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-3		D	RECTIFICATION OF SHUT DOWN DEFECTS	04/Jul/2025	08:00	04/Jul/2025	18:00		PLANNED	Requested	
395	RQ225818	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-SAMBA(PG) (NRSS XXX) CKT-2		D	AMP Work	03/Jul/2025	10:00	03/Jul/2025	18:00	Kindly approve.	PLANNED	Requested	

396	RQ226024	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3		C	S/D required to provide safety clearance for installation of spacers and aviation globules in newly strung section of 400KV Dulhasti kishenpur -II which crossing Kishenpur Wanpoh 3 &4 at 9/0 to 10/0. 400KV Dulhasti Kishenpur -II is a Double circuit Line but stringing is done on one circuit only. Award has been placed for stringing on Circuit 2. under evacuation of Power from Pakaldul HEP in Chenab Valley HEPs.	03/Jul/2025	09:00	05/Jul/2025	18:00	Under construction head.Kindly approve.	PLANNED	Requested	
397	RQ226025	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4		C	S/D required to provide safety clearance for installation of spacers and aviation globules in newly strung section of 400KV Dulhasti kishenpur -II which crossing Kishenpur Wanpoh 3 &4 at 9/0 to 10/0. 400KV Dulhasti Kishenpur -II is a Double circuit Line but stringing is done on one circuit only. Award has been placed for stringing on Circuit 2. under evacuation of Power from Pakaldul HEP in Chenab Valley HEPs.	03/Jul/2025	09:00	05/Jul/2025	18:00	Under construction head.Kindly approve.	PLANNED	Requested	
398	RQ225169	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA(UPC)-NAWADA(HV) (PG) CKT-1		D	For attending S/D nature defects	03/Jul/2025	08:00	03/Jul/2025	18:00	Non Auto of 400kv Dadri-Ballabagarh Line required during Shut down period	PLANNED	Requested	
399	RQ225222	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-KOTA (PG) CKT-1		D	Shutdown nature defects rectification & Line Bay AMP work	03/Jul/2025	08:00	04/Jul/2025	18:00	DEPECT RECTIFICATION WORK	PLANNED	Requested	
400	RQ225246	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT_PMSTL - SIMBHOLI_PMSTL (UP) CKT-1		D	Line Bay AMP	03/Jul/2025	08:00	03/Jul/2025	18:00		PLANNED	Requested	
401	RQ225817	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-SAMBA(PG) (NRSS XXIX) CKT-1		D	AMP Work	02/Jul/2025	10:00	02/Jul/2025	18:00	Kindly approve.	PLANNED	Requested	
402	RQ225991	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1		C	To facilitate the Tower Erection and Stringing work of "Route Diversion work at Loc no 39 of 400kv Banala - Amritsar - Hamirpur TL"	02/Jul/2025	09:00	21/Jul/2025	18:00	Under Construction Head. Kindly approve.	PLANNED	Requested	
403	RQ225992	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAMIRPUR-PARBATI POOLING BANALA (PG) CKT-1		C	To facilitate the Tower Erection and Stringing work of "Route Diversion work at Loc no 39 of 400kv Banala - Amritsar - Hamirpur TL"	02/Jul/2025	09:00	21/Jul/2025	18:00	Under Construction Head. Kindly approve.	PLANNED	Requested	
404	RQ225344	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-RISHIKESH(UK) (PG) CKT-1		D	relay retrofitment work	02/Jul/2025	09:00	02/Jul/2025	18:00		PLANNED	Requested	
405	RQ225276	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1		D	Installation of Bird diverters	01/Jul/2025	16:00	15/Jul/2025	22:00	A/R of charged circuit is required to be on non auto mode	PLANNED	Requested	
406	RQ225274	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-1		D	Installation of Bird diverters	01/Jul/2025	16:00	15/Jul/2025	22:00	A/R of charged circuit is required to be on non auto mode	PLANNED	Requested	
407	RQ225231	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1		D	non-auto mode for tower tightening. E/W related defects & missing tower member fixing above waist leve	01/Jul/2025	09:00	15/Jul/2025	18:00		PLANNED	Requested	
408	RQ225995	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_2(NH)-URI_1(NH) (PG) CKT-1		D	Repair of conductor in different spanc damaged due to Cross border shelling	01/Jul/2025	09:00	04/Jul/2025	18:00	Kindly approve.	PLANNED	Requested	
409	RQ225337	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-1		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	01/Jul/2025	09:00	03/Jul/2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Requested	
410	RQ225232	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2		D	non-auto mode for tower tightening. E/W related defects & missing tower member fixing above waist leve	01/Jul/2025	09:00	15/Jul/2025	18:00		PLANNED	Requested	
411	RQ225338	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-2		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	01/Jul/2025	09:00	03/Jul/2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Requested	

412	RQ225343	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-MUZAFFARNAGAR(UP) (PTCUL) CKT-1		D	relay retrofitment work	01/Jul/2025	09:00	01/Jul/2025	18:00		PLANNED	Requested	
413	RQ225153	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1		C	Destrining and stringing of twin moose conductor between location no 491-492 (Conductor replacement work)	01/Jul/2025	08:00	03/Jul/2025	18:00	Non Auto of 400 KV Kankrol-Zerda CKT 2 (Bhinnal-Kankrol line) , Most Urgent	PLANNED	Requested	
414	RQ225173	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-HISSAR(PG) (PG) CKT-1		C	FOR RETROFITMENT OF MAIN & LINE BAY ISOLATOR AT BHIWANI(BBMB) SS END IN ADD CAP 19-24 BLOCK	01/Jul/2025	08:00	09/Jul/2025	18:00		PLANNED	Requested	
415	RQ226022	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2		C	SD required for stringing of balance portion of the 2nd ckt of 400KV D/C Dulhasti Kishenpur -II.	01/Jul/2025	08:00	31/Jul/2025	18:00	Under construction head.Kindly approve.	PLANNED	Requested	
416	RQ226023	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2		D	AR in Non auto mode required for stringing of balance portion of the 2nd ckt of 400KV D/C Dulhasti Kishenpur -II.	01/Jul/2025	08:00	31/Jul/2025	18:00	Under construction head.Kindly approve.	PLANNED	Requested	
417	RQ226020	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH-WAGOORA (PG) CKT-1		D	S/D required for removal of avation globules for OPGW Works	01/Jul/2025	08:00	05/Jul/2025	18:00	Under construction head.Kindly approve.	PLANNED	Requested	
418	RQ226018	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1		D	S/D required for removal of avation globules for OPGW Works	01/Jul/2025	08:00	05/Jul/2025	18:00	Under construction head.Kindly approve.	PLANNED	Requested	
419	RQ225175	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1		D	For Relay Testing by Hisar & For Bus Bar Relay Testing and LBB Testing Works by Bhiwadi	01/Jul/2025	08:00	01/Jul/2025	18:00		PLANNED	Requested	
420	RQ225178	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-2		D	For attending S/D nature defects	01/Jul/2025	08:00	20/Jul/2025	20:00	Non Auto of 400 KV Kankrol-Zerda CKT 1	PLANNED	Requested	
421	RQ225349	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-1		D	Rectification of S/D nature defects	01/Jul/2025	08:00	01/Jul/2025	18:00	with non-auto of 400 KV Dadri-Mandola line-2(parallel ckt)	PLANNED	Requested	
422	RQ226019	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-2		D	S/D required for removal of avation globules for OPGW Works	01/Jul/2025	08:00	05/Jul/2025	18:00	Under construction head.Kindly approve.	PLANNED	Requested	
423	RQ225281	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1		D	Polymer insulator replacement work	01/Jul/2025	08:00	10/Jul/2025	18:00	Non auto mode for 400 kv RAPPC- Chittorgarh, MOST URGENT	PLANNED	Requested	
424	RQ226021	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH-WAGOORA (PG) CKT-2		D	S/D required for removal of avation globules for OPGW Works	01/Jul/2025	08:00	05/Jul/2025	18:00	Under construction head.Kindly approve.	PLANNED	Requested	
425	RQ225248	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-MERTA (RS) CKT-1		D	Stringing work of under construction 765 kv D/C Bhadla-II Siakr-II 2nd line	01/Jul/2025	08:00	10/Jul/2025	19:00	Non-auto mode of charged line for hotline stringing work	PLANNED	Requested	
426	RQ226014	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH-WAGOORA (PG) CKT-1		D	NON - AUTO MODE required for OPGW installation works under ULDC scheme-	01/Jul/2025	07:00	30/Jul/2025	18:00	Under construction head.Kindly approve.	PLANNED	Requested	
427	RQ226012	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1		D	NON - AUTO MODE required for OPGW installation works under ULDC scheme-	01/Jul/2025	07:00	30/Jul/2025	18:00	Under construction head.Kindly approve.	PLANNED	Requested	
428	RQ225323	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-2		C	For Erection of Underline Tower and Tapping of LILO of 400KV Agra-Jaipur(South) TL at dausa	01/Jul/2025	07:00	08/Jul/2025	20:00	For Erection of Underline Tower and Tapping of LILO of 400KV Agra-Jaipur(South) TL at dausa	PLANNED	Requested	
429	RQ226017	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-NAKODAR(PG) (PG) CKT-1		D	NON - AUTO MODE required for OPGW installation works under ULDC scheme-	01/Jul/2025	07:00	30/Jul/2025	18:00	Under construction head.Kindly approve.	PLANNED	Requested	
430	RQ226013	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-2		D	NON - AUTO MODE required for OPGW installation works under ULDC scheme-	01/Jul/2025	07:00	30/Jul/2025	18:00	Under construction head.Kindly approve.	PLANNED	Requested	
431	RQ226016	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-DHANANSU(PS) (PG) CKT-1		D	NON - AUTO MODE required for OPGW installation works under ULDC scheme-	01/Jul/2025	07:00	30/Jul/2025	18:00	Under construction head.Kindly approve.	PLANNED	Requested	
432	RQ226015	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH-WAGOORA (PG) CKT-2		D	NON - AUTO MODE required for OPGW installation works under ULDC scheme-	01/Jul/2025	07:00	30/Jul/2025	18:00	Under construction head.Kindly approve.	PLANNED	Requested	
433	RQ225322	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-1		C	For Erection of Underline Tower and Tapping of LILO of 400KV Agra-Jaipur(South) TL at dausa	01/Jul/2025	07:00	08/Jul/2025	20:00	For Erection of Underline Tower and Tapping of LILO of 400KV Agra-Jaipur(South) TL at dausa	PLANNED	Requested	
434	RQ225605	OCC_232	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-BASTI(UP) (PG) CKT-2	POWERGRID,UPPTCL	D	Planned outage for PLC of 765 kv S/C (Quad moose) Tanda-Gonda T/L of SEUPPTCL	25/Jul/2025	08:00	26/Jul/2025	18:00		PLANNED	Requested	
435	RQ225119	OCC_232	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-GR.NOIDA(UPC) (PG) CKT-1	POWERGRID,UPPTCL	C	Tightening work will be done at Tower no 3	20/Jul/2025	07:00	20/Jul/2025	13:00		PLANNED	Requested	
436	RQ225870	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-2	POWERGRID,UPPTCL	D	FOR ATTENDING SHUTDOWN NATURE DEFECTS	19/Jul/2025	09:00	19/Jul/2025	18:00		PLANNED	Requested	
437	RQ226033	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-BASTI(UP) (PG) CKT-2	POWERGRID,UPPTCL	C	400KV Bus Bar relay retro-fittment work	18/Jul/2025	09:00	19/Jul/2025	18:00		PLANNED	Requested	

438	RQ225600	OCC_232	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-2	POWERGRID,UPPTCL	D	Planned outage for PLC of 765 kv S/C (Quad moose) Tanda-Gonda T/L of SEUPPTCL	18/Jul/2025	08:00	19/Jul/2025	18:00		PLANNED	Requested	
439	RQ225981	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(UP)-AGRA FATEHBAD(UP) (PG) CKT-2	POWERGRID,UPPTCL	D	C& Tan delta measurement of Line CT, IR measurement line surge arrester, preventive maintenance CVT, Isolator, web trap etc.	04/Jul/2025	08:00	04/Jul/2025	18:00		PLANNED	Requested	
440	RQ225965	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)-AGRA FATEHBAD(UP) (PG) CKT-1	POWERGRID,UPPTCL	D	AMP WORK: C& Tan delta measurement of Line CT, IR measurement of Line surge arrester, timing, CRM, DCRM 7 C& Tan delta measurement of GC of CB and preventive maintenance as per format.	03/Jul/2025	08:00	03/Jul/2025	18:00		PLANNED	Requested	
441	RQ225854	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-2	POWERGRID,UPPTCL	D	NON AUTO MODE for PID	02/Jul/2025	09:00	02/Jul/2025	18:00		PLANNED	Requested	
442	RQ225921	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY(PG)-RAMPUR_PRSTL (UP) (PG)	POWERGRID,UPPTCL	D	AMP OF LINE BAY EQUIPMENTS	01/Jul/2025	10:00	01/Jul/2025	15:00		PLANNED	Requested	
443	RQ226119	OCC_232	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KOTA(PG) (RS) CKT-1	RRVPNL	D	Quarterly Maintenance work(Shutdown required in day hours from 10:00 Hrs. to 18:00 Hrs. for proper alignment setting of bay Isolators.)	22/Jul/2025	10:00	22/Jul/2025	18:00		PLANNED	Requested	
444	RQ226120	OCC_232	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-CHHABRA (RS) CKT-1	RRVPNL	D	Quarterly Maintenance work(Shutdown required in day hours from 10:00 Hrs. to 18:00 Hrs. for proper alignment setting of bay Isolators.)	21/Jul/2025	10:00	21/Jul/2025	18:00		PLANNED	Requested	
445	RQ226144	OCC_232	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-RATANGARH(RS) CKT-2	RRVPNL	D	Raplacement work of burnt and damaged isolators	21/Jul/2025	08:00	22/Jul/2025	18:00		PLANNED	Requested	
446	RQ226143	OCC_232	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-1	RRVPNL	D	Raplacement work of burnt and damaged isolators	18/Jul/2025	08:00	19/Jul/2025	18:00		PLANNED	Requested	
447	RQ226127	OCC_232	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2	RRVPNL	D	Quarterly Maintenance work	18/Jul/2025	08:00	18/Jul/2025	18:00		PLANNED	Requested	
448	RQ226129	OCC_232	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	D	Annual maintenance and testing of Line equipments (CVT, CT and Line isolators)	17/Jul/2025	08:00	17/Jul/2025	18:00		PLANNED	Requested	
449	RQ226126	OCC_232	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	D	Quarterly Maintenance work	17/Jul/2025	08:00	17/Jul/2025	18:00		PLANNED	Requested	
450	RQ226155	OCC_232	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-2	RRVPNL	D	Quarterly Maintenance alongwith LINE REACTOR OF 400 KV RAJWEST BAY INSTALLED AT 400 KV GSS RVPN JODHPUR	15/Jul/2025	08:00	15/Jul/2025	18:00		PLANNED	Requested	
451	RQ226118	OCC_232	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-CHHABRA SCTPS (RS) CKT-2	RRVPNL	D	Quarterly Maintenance work	15/Jul/2025	08:00	15/Jul/2025	18:00		PLANNED	Requested	
452	RQ226117	OCC_232	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-CHHABRA SCTPS (RS) CKT-1	RRVPNL	D	Quarterly Maintenance work	14/Jul/2025	08:00	14/Jul/2025	18:00		PLANNED	Requested	
453	RQ226116	OCC_232	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-DEEDWANA(MTS) (RS) CKT-1	RRVPNL	D	SD Defects Rectification & Hardware Correction & Tightening Work (Opportunity Shutdown at Ajmer end on 11.07.25)	11/Jul/2025	16:00	12/Jul/2025	23:59		PLANNED	Requested	
454	RQ226154	OCC_232	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-1	RRVPNL	D	Quarterly Maintenance	11/Jul/2025	08:00	11/Jul/2025	18:00		PLANNED	Requested	
455	RQ226128	OCC_232	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-KALISINDH (RS) CKT-1	RRVPNL	D	Quarterly Maintenance work	11/Jul/2025	08:00	11/Jul/2025	18:00		PLANNED	Requested	
456	RQ226142	OCC_232	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-JODHPUR (RS) CKT-1	RRVPNL	D	Quarterly Maintenance alongwith LINE REACTOR OF 400 KV RAJWEST BAY INSTALLED AT 400 KV GSS RVPN JODHPUR	10/Jul/2025	08:00	10/Jul/2025	18:00		PLANNED	Requested	
457	RQ226121	OCC_232	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-AJMER (RS) CKT-1	RRVPNL	D	Half Yearly maintenance work of associated equipments of 400 kv Ajmer-Phagi-I Line & Main Bay (407) to be carried out by M/s Kay Cee Energy Infra Ltd, Kota	09/Jul/2025	08:00	09/Jul/2025	18:00		PLANNED	Requested	
458	RQ226140	OCC_232	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-JODHPUR (RS) CKT-1	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	08/Jul/2025	16:00	08/Jul/2025	23:00		PLANNED	Requested	
459	RQ226115	OCC_232	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-DEEDWANA(MTS) (RS) CKT-1	RRVPNL	D	SD Defects Rectification & Hardware Correction & Tightening Work	08/Jul/2025	16:00	09/Jul/2025	23:59		PLANNED	Requested	
460	RQ226125	OCC_232	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER-BHILWARA (RS) CKT-1	RRVPNL	D	Half Yearly maintenance work of associated equipments of 400 kv Ajmer-Bhilwara-I Line & Main Bay (401) to be carried out by M/s Kay Cee Energy Infra Ltd, Kota	07/Jul/2025	08:00	07/Jul/2025	18:00		PLANNED	Requested	

461	RQ226153	OCC_232	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-JODHPUR (RS) CKT-1	RRVPNL	D	Quarterly Maintenance alongwith LINE REACTOR OF 400 KV RAJWEST BAY INSTALLED AT 400 KV GSS RVPN JODHPUR	07/jul/2025	08:00	07/jul/2025	18:00		PLANNED	Requested	
462	RQ226207	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-MERTA (RS) CKT-1	RRVPNL	D	Construction work of 765 KV D/C BHADLA III - SIKAR II TL	03/jul/2025	08:00	04/jul/2025	18:00		PLANNED	Requested	
463	RQ225924	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT-2	POWERLINK ,POWERGRID	D	AMP OF LINE BAY EQUIPMENTS	21/jul/2025	10:00	21/jul/2025	15:00		PLANNED	Requested	
464	RQ225887	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY(UP)-BAREILLY(PG) (PG) CKT-2	POWERLINK ,POWERGRID	D	LBB RELAY REPLACEMNT WORK WITH NUMERICAL RELAY AT BAREILLY UPCL SUSTATION (M/S GE AWARDED SAID LOA) AND LINE BAY AMP AT BOTH ENDS	14/jul/2025	09:00	14/jul/2025	18:00		PLANNED	Requested	
465	RQ225886	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY(UP)-BAREILLY(PG) (PG) CKT-1	POWERLINK ,POWERGRID	D	LBB RELAY REPLACEMNT WORK WITH NUMERICAL RELAY AT BAREILLY UPCL SUSTATION (M/S GE AWARDED SAID LOA)	10/jul/2025	09:00	10/jul/2025	18:00		PLANNED	Requested	
466	RQ225923	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT-1	POWERLINK ,POWERGRID	D	LINE BAY EQUIPMENTS AMP	03/jul/2025	10:00	03/jul/2025	15:00		PLANNED	Requested	
467	RQ225362	OCC_232	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHINDERGARH(A PL)-DHANODA(HV) (ATIL) CKT-1	ATIL	C	For replacing the switchgears of line and tie bays both (i.e Bay no. 417 and 418).	21/jul/2025	09:00	13/Aug/2025	18:00	Shutdown is also required on 400kV Dhanonda - Neemrana Ckt-2 along with this ckt because both Ckts are energized through Tie bay only.	PLANNED	Requested	
468	RQ225361	OCC_232	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-2	HVPNL	D	To attend the drone survey observation	18/jul/2025	10:00	18/jul/2025	20:00		PLANNED	Requested	
469	RQ225902	OCC_232	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NUHIAWALI(HV)-FATEHABAD(PG) (HV) CKT-1	HVPNL	D	Pre monsoon mtc of line	11/jul/2025	09:00	11/jul/2025	17:00		PLANNED	Requested	
470	RQ225355	OCC_232	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	To attend the drone survey observations and repairing of worn-out conductor	10/jul/2025	09:30	10/jul/2025	17:00		PLANNED	Requested	
471	RQ225360	OCC_232	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-1	HVPNL	D	To attend the drone survey observation	09/jul/2025	10:00	09/jul/2025	18:00		PLANNED	Requested	
472	RQ225899	OCC_232	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-NUHIAWALI(HV) (HV) CKT-1	HVPNL	D	Pre monsoon mtc of line	08/jul/2025	09:00	08/jul/2025	17:00		PLANNED	Requested	
473	RQ225353	OCC_232	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	To attend the drone survey observations and repairing of worn-out conductor	08/jul/2025	08:00	08/jul/2025	18:00		PLANNED	Requested	
474	RQ225904	OCC_232	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-2	HVPNL	D	For Replacement & Testing of PLCC Panels at Jharli End on daily basis.	03/jul/2025	09:00	04/jul/2025	17:00		PLANNED	Requested	
475	RQ225352	OCC_232	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	To attend the drone survey observations and repairing of worn-out conductor	03/jul/2025	08:00	03/jul/2025	18:00		PLANNED	Requested	
476	RQ225903	OCC_232	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-1	HVPNL	D	For Replacement & Testing of PLCC Panels at Jharli End on daily basis.	01/jul/2025	09:00	02/jul/2025	17:00		PLANNED	Requested	
477	RQ225911	OCC_232	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-1	HVPNL	D	PM & Testing of switchyard bay equipment.	01/jul/2025	09:00	01/jul/2025	18:00		PLANNED	Requested	
478	RQ225125	OCC_232	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV REWA ROAD PANKI (UP) CKT-1	UPPTCL	C	* SHUTDOWN OF 400KV PANKI REWA ROAD LINE FOR ERRECTION OF 63MVAR LINE REACTOR BUSHING, TESTING AND REJUMPERING (LINE SHUTDOWN	17/jul/2025	10:00	31/jul/2025	17:00		PLANNED	Requested	
479	RQ225128	OCC_232	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-SULTANPUR(UP) (UP) CKT-1	UPPTCL	C	Preventive Maintenance of Bay at 400KV S/S Sultanpur	15/jul/2025	10:00	15/jul/2025	16:00		PLANNED	Requested	
480	RQ225129	OCC_232	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA, B-SULTANPUR (UP) CKT-1	UPPTCL	C	Preventive Maintenance of Bay at 400KV S/S Sultanpur	14/jul/2025	10:00	14/jul/2025	16:00		PLANNED	Requested	
481	RQ225516	OCC_232	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FIROZABAD(PJFTL)-JAWAHARPUR_TPS(UP) (UP) CKT-2	UPPTCL	D	For Annual Maintenance work of line	12/jul/2025	09:00	12/jul/2025	18:00	AMP of line and bay equipments	PLANNED	Requested	
482	RQ225500	OCC_232	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FIROZABAD(PJFTL)-JAWAHARPUR_TPS(UP) (UP) CKT-2	UPPTCL	D	For Annual Maintenance work of line	12/jul/2025	09:00	12/jul/2025	18:00	AMP of line and bay equipments	PLANNED	Requested	
483	RQ225123	OCC_232	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI-PANKI TPS (UP) CKT-2	UPPTCL	C	* SHUTDOWN OF 400KV PANKI -PANKI TPS LINE-II FOR BAY MAINTENANCE	08/jul/2025	10:00	08/jul/2025	17:00		PLANNED	Requested	
484	RQ225085	OCC_232	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA_2(UPC)-GR.NOIDA(UPC) (UP) CKT-2	UPPTCL	C	* Stringing work for LILO at tower no 132 of mentioned Line	08/jul/2025	07:00	09/jul/2025	19:00		PLANNED	Requested	
485	RQ225079	OCC_232	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-MATHURA (UP) CKT-1	UPPTCL	D	For Annual Relay Testing of 400kV Fatehabad-Mathura-I Line	07/jul/2025	10:00	07/jul/2025	14:00		PLANNED	Requested	

486	RQ225080	OCC_232	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AZAMGARH-GORAKHPUR (UP) CKT-1	UPPTCL	C	SHUT DOWN FOR REPLACEMENT OF 400 KV FEEDER CONTROL AND RELAY PANEL	07/jul/2025	09:00	10/jul/2025	10:00		PLANNED	Requested	
487	RQ225131	OCC_232	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-BASTI(UP) (UP) CKT-2	UPPTCL	D	* Shutdown of 400kV Bast-Tanda Ckt-2 Line is required for inspection of metal clearance between jumper and tower structure a	07/jul/2025	08:00	11/jul/2025	16:00		PLANNED	Requested	
488	RQ225124	OCC_232	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI-PANKI TPS (UP) CKT-1	UPPTCL	C	* SHUTDOWN OF 400KV PANKI -PANKI TPS LINE-1 FOR PROTECTION TESTING AND BAY MAINTENANCE AND RECTIFYING CIRCUIT PROBLEM OF EVE	05/jul/2025	10:00	07/jul/2025	17:00		PLANNED	Requested	
489	RQ225369	OCC_232	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-SARNATH (UP) CKT-1	UPPTCL	C	Checking PLCC ckt and Auto reclose	04/jul/2025	08:00	04/jul/2025	18:00		PLANNED	Requested	
490	RQ225444	OCC_232	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-OBRA, B (UP) CKT-1	UPPTCL	C	Checking PLCC ckt and Auto reclose	03/jul/2025	08:00	03/jul/2025	18:00		PLANNED	Requested	
491	RQ225517	OCC_232	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-UNNAO (UP) CKT-1	UPPTCL	D	Preventive maintenance of 400 kV Unnao-Agra line	03/jul/2025	08:00	07/jul/2025	18:00		PLANNED	Requested	
492	RQ225118	OCC_232	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-MATHURA (UP) CKT-2	UPPTCL	C	* For Tower Shifting/Modification/Adding/S Shifting Work Completion by National Highway Authority OF India.	02/jul/2025	10:00	11/jul/2025	18:00		PLANNED	Requested	
493	RQ225519	OCC_232	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-2	UPPTCL	C	For Preventive Maintenance works. No supply affected, maintained through 400KV Bareilly-Unnao Ckt-II	02/jul/2025	08:00	02/jul/2025	17:00		PLANNED	Requested	
494	RQ225363	OCC_232	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA_2(UPC)-GR.NOIDA(UPC) (UP) CKT-1	UPPTCL	D	Stringing activity between 1. AP 134 (Existing Line)- AP01 (LILO Line) 2.AP 133 (Existing Line)-AP02 (LILO line)	02/jul/2025	07:00	03/jul/2025	19:00		PLANNED	Requested	
495	RQ225364	OCC_232	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA_2(UPC)-GR.NOIDA(UPC) (UP) CKT-2	UPPTCL	D	Stringing activity between 1. AP 134 (Existing Line)- AP01 (LILO Line) 2.AP 133 (Existing Line)-AP02 (LILO line)	02/jul/2025	07:00	03/jul/2025	19:00		PLANNED	Requested	
496	RQ225126	OCC_232	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV REWA ROAD PANKI (UP) CKT-1	UPPTCL	C	* SHUTDOWN OF 400KV PANKI REWA ROAD LINE FOR REPLACEMENT OF 50MVAR LINE REACTOR TO 63MVAR LINE REACTORFOR OPENING OF JUMPER	01/jul/2025	10:00	04/jul/2025	17:00		PLANNED	Requested	
497	RQ225370	OCC_232	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA, B(UPUN)-SARNATH(UP) (UP) CKT-2	UPPTCL	C	Checking PLCC ckt and Auto reclose	01/jul/2025	08:00	01/jul/2025	18:00		PLANNED	Requested	
498	RQ225130	OCC_232	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-BASTI(UP) (UP) CKT-1	UPPTCL	D	* Shutdown of 400kV Bast-Tanda Ckt-1 Line is required for inspection of metal clearance between jumper and tower structure a	01/jul/2025	08:00	05/jul/2025	16:00		PLANNED	Requested	
499	RQ225518	OCC_232	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-1	UPPTCL	C	For Preventive Maintenance works. No supply affected, maintained through 400KV Bareilly-Unnao Ckt-I	01/jul/2025	08:00	01/jul/2025	17:00		PLANNED	Requested	
500	RQ226196	OCC_232	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROPAR(PSTCL)-LUDHIANA(PG) (PKTCL) CKT-1	PKTCL	D	Protection Testing of Bays and related equipments	16/jul/2025	08:00	17/jul/2025	18:00		PLANNED	Requested	
501	RQ226195	OCC_232	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-ROPAR(PSTCL) (PKTCL) CKT-1	PKTCL	D	Protection Testing of Bays and related equipments	14/jul/2025	08:00	15/jul/2025	18:00		PLANNED	Requested	
502	RQ225515	OCC_232	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FIROZABAD(PJFTL)-JAWAHARPUR_TPS(UP) (PJFTL) CKT-1	UPPTCL,PJFTL	D	For Annual Maintenance work of line	10/jul/2025	09:00	10/jul/2025	18:00	AMP of line and bay equipments	PLANNED	Requested	
503	RQ225499	OCC_232	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FIROZABAD(PJFTL)-JAWAHARPUR_TPS(UP) (PJFTL) CKT-1	UPPTCL,PJFTL	D	For Annual Maintenance work of line	10/jul/2025	09:00	10/jul/2025	18:00	AMP of line and bay equipments	PLANNED	Requested	
504	RQ225132	OCC_232	sekura_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-MALERKOTLA(PG) (SEKURA) CKT-1	SEKURA	D	AR-MODE-OFF required for Live Line Earth Wire Replacement with OPGW for CKT-1 under Implementation of ISTS Communication Scheme approved by NCT in its 19th meeting held on 29- Apr-2024	01/jul/2025	08:00	31/jul/2025	18:30	AR-MODE-OFF required for Live Line Earth Wire Replacement with OPGW for CKT-1 under Implementation of ISTS Communication Scheme approved by NCT in its 19th meeting held on 29- Apr-2024	PLANNED	Requested	

505	RQ225133	OCC_232	sekura_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-MALERKOTLA(PG) (SEKURA) CKT-2	SEKURA	D	AR-MODE-OFF required for Live Line Earth Wire Replacement with OPGW for CKT-1 under Implementation of ISTS Communication Scheme approved by NCT in its 19th meeting held on 29- Apr-2024	01/Jul/2025	08:00	31/Jul/2025	18:30	AR-MODE-OFF required for Live Line Earth Wire Replacement with OPGW for CKT-1 under Implementation of ISTS Communication Scheme approved by NCT in its 19th meeting held on 29- Apr-2024	PLANNED	Requested	
506	RQ225702	OCC_232	cpcc3_sd	BUS	400KV BUS 2 AT GORAKHPUR(PG)	POWERGRID	D	400KV Bus Bar relay retrofit- fitment work	25/Jul/2025	09:00	25/Jul/2025	18:00		PLANNED	Requested	
507	RQ225701	OCC_232	cpcc3_sd	BUS	400KV BUS 1 AT GORAKHPUR(PG)	POWERGRID	D	400KV Bus Bar relay retrofit- fitment work	24/Jul/2025	09:00	24/Jul/2025	18:00		PLANNED	Requested	
508	RQ225700	OCC_232	cpcc3_sd	BUS	400KV BUS 1 AT KANPUR(PG)	POWERGRID	D	AMP of 400kV Bus-1 at Kanpur	23/Jul/2025	08:00	23/Jul/2025	18:00		PLANNED	Requested	
509	RQ225952	OCC_232	cpcc3_sd	BUS	400 KV VINDHYACHAL-WEST(PG) - BUS 2	POWERGRID	D	FOR HOT SPOT RECTIFICATION IN AWL2 D2 B PH ISOLATOR	21/Jul/2025	09:00	21/Jul/2025	18:00		PLANNED	Requested	
510	RQ225717	OCC_232	cpcc3_sd	BUS	400KV BUS 2 AT LUCKNOW_1(PG)	POWERGRID	C	400kv Busbar-2 Relay retrofit- fitment work, PU and CU relay installation, functional testing & Stability Test at 400kv Lucknow Substation	21/Jul/2025	08:00	24/Jul/2025	18:00		PLANNED	Requested	
511	RQ225714	OCC_232	cpcc3_sd	BUS	400KV AGRA(PG) - BUS 2	POWERGRID	D	AMP WORK: C& Tan delta measurement of CT, Timing, CRM, DCRM & Dewpoint of CB and maintenance as per preventive maintenance format.	15/Jul/2025	08:00	15/Jul/2025	18:00		PLANNED	Requested	
512	RQ225716	OCC_232	cpcc3_sd	BUS	400KV BUS 1 AT LUCKNOW_1(PG)	POWERGRID	C	400kv Busbar-1 Relay retrofit- fitment work, PU and CU relay installation, functional testing & Stability Test at 400kv Lucknow Substation	15/Jul/2025	08:00	18/Jul/2025	18:00		PLANNED	Requested	
513	RQ225713	OCC_232	cpcc3_sd	BUS	400KV AGRA(PG) - BUS 1	POWERGRID	D	AMP WORK: C& Tan delta measurement of CT, Timing, CRM, DCRM & Dewpoint of CB and maintenance as per preventive maintenance format.	14/Jul/2025	08:00	14/Jul/2025	18:00		PLANNED	Requested	
514	RQ225704	OCC_232	cpcc3_sd	BUS	400KV BUS 2 AT GORAKHPUR(PG)	POWERGRID	D	Link connection of GIS Bay extension work at Gorakhpur	12/Jul/2025	09:00	12/Jul/2025	18:00		PLANNED	Requested	
515	RQ225707	OCC_232	cpcc3_sd	BUS	400KV BUS 2 AT ALLAHABAD(PG)	POWERGRID	C	Busbar relay retrofiting works at Prayagraj SS	10/Jul/2025	10:00	13/Jul/2025	18:00		PLANNED	Requested	
516	RQ225703	OCC_232	cpcc3_sd	BUS	400KV BUS 1 AT GORAKHPUR(PG)	POWERGRID	D	Link connection of GIS Bay extension work at Gorakhpur	10/Jul/2025	09:00	10/Jul/2025	18:00		PLANNED	Requested	
517	RQ225706	OCC_232	cpcc3_sd	BUS	400KV BUS 1 AT ALLAHABAD(PG)	POWERGRID	C	Busbar relay retrofiting works at Prayagraj SS.	06/Jul/2025	09:00	09/Jul/2025	18:00		PLANNED	Requested	
518	RQ225705	OCC_232	cpcc3_sd	BUS	400KV BUS 2 AT GORAKHPUR(PG)	POWERGRID	D	BPI erection work falling under Induction zone of 400kV Main Bus II at Gorakhpur	05/Jul/2025	09:00	05/Jul/2025	18:00		PLANNED	Requested	
519	RQ225699	OCC_232	cpcc3_sd	BUS	400 KV BAREILLY_2(PG) - BUS 2	POWERGRID	D	400kV Bus-II relay testing.	04/Jul/2025	09:00	04/Jul/2025	18:00		PLANNED	Requested	
520	RQ225698	OCC_232	cpcc3_sd	BUS	400 KV BAREILLY_2(PG) - BUS 1	POWERGRID	D	400kV Bus-I relay testing.	03/Jul/2025	09:00	03/Jul/2025	18:00		PLANNED	Requested	
521	RQ225712	OCC_232	cpcc3_sd	BUS	400KV BUS 1 AT ALLAHABAD(PG)	POWERGRID	D	400kV Bus-1 at Prayagraj SS for Kanpur-2 LR related jumpering works (SS119 package)	01/Jul/2025	09:00	01/Jul/2025	18:00		PLANNED	Requested	
522	RQ225948	OCC_232	sldcrs_sd	BUS	400KV BUS 2 AT ANTA(RS)	RRVPNL	D	Quarterly Maintenance work	25/Jul/2025	08:00	25/Jul/2025	18:00		PLANNED	Requested	
523	RQ225947	OCC_232	sldcrs_sd	BUS	400KV BUS 1 AT ANTA(RS)	RRVPNL	D	Quarterly Maintenance work	24/Jul/2025	08:00	24/Jul/2025	18:00		PLANNED	Requested	
524	RQ225951	OCC_232	sldcrs_sd	BUS	400KV BUS 2 AT RATANGARH(RS)	RRVPNL	D	Raplacement work of burnt and damaged isolators	23/Jul/2025	08:00	24/Jul/2025	18:00		PLANNED	Requested	
525	RQ225945	OCC_232	sldcrs_sd	BUS	400KV BUS 1 AT JODHPUR(RS)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	15/Jul/2025	08:00	15/Jul/2025	18:00		PLANNED	Requested	
526	RQ225946	OCC_232	sldcrs_sd	BUS	400KV BUS 2 AT JODHPUR(RS)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	09/Jul/2025	08:00	09/Jul/2025	18:00		PLANNED	Requested	
527	RQ225402	OCC_232	cpcc1_sd	BUS	400 KV BIKANER_2 (PBTSI) - BUS 2		D	For Bay Extension works	21/Jul/2025	17:00	25/Jul/2025	23:00		PLANNED	Requested	
528	RQ225654	OCC_232	cpcc2_sd	BUS	400KV BUS 2 AT NALLAGARH(PG)		C	For ICT-4 Augumentation work at Nalagarh ss	19/Jul/2025	09:00	21/Jul/2025	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
529	RQ225431	OCC_232	cpcc1_sd	BUS	400KV BUS 2 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (For Stability Test of 400 kV Bus-2)	17/Jul/2025	09:00	18/Jul/2025	20:00		PLANNED	Requested	
530	RQ225401	OCC_232	cpcc1_sd	BUS	400 KV BIKANER_2 (PBTSI) - BUS 1		D	For Bay Extension works	16/Jul/2025	17:00	20/Jul/2025	23:00		PLANNED	Requested	
531	RQ225653	OCC_232	cpcc2_sd	BUS	400KV BUS 1 AT NALLAGARH(PG)		C	For ICT-4 Augumentation work at Nalagarh ss	16/Jul/2025	09:00	18/Jul/2025	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
532	RQ225372	OCC_232	cpcc1_sd	BUS	400KV BUS 2 AT BHIWANI(BB)		C	FOR RETROFITMENT OF ISOLATOR AT BHIWANI(BBMB) IN ADD CAP 19-24 BLOCK	16/Jul/2025	08:00	31/Jul/2025	18:00	ADD CAP SHUTDOWN	PLANNED	Requested	
533	RQ225430	OCC_232	cpcc1_sd	BUS	400KV BUS 1 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (For Bus Bar Relay Stability Test of 400 kV Bus-1)	15/Jul/2025	09:00	16/Jul/2025	20:00		PLANNED	Requested	

534	RQ225382	OCC_232	cpcc1_sd	BUS	400KV BUS 2 AT CHITTORGARH(PG)		D	for AMP work	14/Jul/2025	09:00	14/Jul/2025	17:00		PLANNED	Requested	
535	RQ225658	OCC_232	cpcc2_sd	BUS	400KV BUS 2 AT PARBATI POOLING BANALA(PG)		C	AMP work and Bus Bar testing	14/Jul/2025	08:00	14/Jul/2025	18:00	Kindly approve.	PLANNED	Requested	
536	RQ225429	OCC_232	cpcc1_sd	BUS	400KV BUS 2 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (Bus Stability Test)	13/Jul/2025	09:00	14/Jul/2025	20:00		PLANNED	Requested	
537	RQ225381	OCC_232	cpcc1_sd	BUS	400KV BUS 1 AT CHITTORGARH(PG)		D	for AMP work	12/Jul/2025	09:00	12/Jul/2025	17:00		PLANNED	Requested	
538	RQ225390	OCC_232	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 4		D	Bay Extension, LBB Testing, Attending Hotspot	11/Jul/2025	18:00	12/Jul/2025	23:00		PLANNED	Requested	
539	RQ225428	OCC_232	cpcc1_sd	BUS	400KV BUS 1 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (Bus Stability Test)	11/Jul/2025	09:00	12/Jul/2025	20:00		PLANNED	Requested	
540	RQ225657	OCC_232	cpcc2_sd	BUS	400KV BUS 1 AT PARBATI POOLING BANALA(PG)		C	AMP work and Bus Bar testing	11/Jul/2025	08:00	11/Jul/2025	18:00	Kindly approve.	PLANNED	Requested	
541	RQ225443	OCC_232	cpcc1_sd	BUS	400KV BUS 2 AT BHIWADI(PG)		D	For Bus Bar Relay Testing	10/Jul/2025	09:00	10/Jul/2025	20:00		PLANNED	Requested	
542	RQ225376	OCC_232	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 2		D	For scheme checking work and LBB wiring modification	10/Jul/2025	09:00	12/Jul/2025	18:00		PLANNED	Requested	
543	RQ225389	OCC_232	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 3		D	Bay Extension, LBB Testing, Attending Hotspot	09/Jul/2025	18:00	10/Jul/2025	23:00		PLANNED	Requested	
544	RQ225404	OCC_232	cpcc1_sd	BUS	400 KV BIKANER(PG) - BUS 2		D	For Bay Extension works	09/Jul/2025	17:00	11/Jul/2025	23:00		PLANNED	Requested	
545	RQ225442	OCC_232	cpcc1_sd	BUS	400KV BUS 2 AT BHIWADI(PG)		D	For Bus Bar Relay Testing	09/Jul/2025	09:00	09/Jul/2025	20:00		PLANNED	Requested	
546	RQ225411	OCC_232	cpcc1_sd	BUS	400 KV BHADLA(PG) - BUS 1		D	For compliance of CoE audit and AM Circulars & AMP WORK	08/Jul/2025	17:00	08/Jul/2025	23:00		PLANNED	Requested	
547	RQ225403	OCC_232	cpcc1_sd	BUS	400 KV BIKANER(PG) - BUS 1		D	For Bay Extension works	08/Jul/2025	17:00	10/Jul/2025	23:00		PLANNED	Requested	
548	RQ225441	OCC_232	cpcc1_sd	BUS	400KV BUS 2 AT BHIWADI(PG)		D	For Bus Bar Relay Testing	08/Jul/2025	09:00	08/Jul/2025	20:00		PLANNED	Requested	
549	RQ225388	OCC_232	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 2		D	Bay Extension, LBB Testing, Attending Hotspot	07/Jul/2025	18:00	08/Jul/2025	23:00		PLANNED	Requested	
550	RQ225410	OCC_232	cpcc1_sd	BUS	400 KV BHADLA(PG) - BUS 1		D	For compliance of CoE audit and AM Circulars & AMP WORK	07/Jul/2025	17:00	07/Jul/2025	23:00		PLANNED	Requested	
551	RQ225440	OCC_232	cpcc1_sd	BUS	400KV BUS 2 AT BHIWADI(PG)		D	For Bus Bar Relay Testing	07/Jul/2025	09:00	07/Jul/2025	20:00		PLANNED	Requested	
552	RQ225375	OCC_232	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 1		D	For scheme checking work and LBB wiring modification	07/Jul/2025	09:00	09/Jul/2025	18:00		PLANNED	Requested	
553	RQ225439	OCC_232	cpcc1_sd	BUS	400KV BUS 2 AT BHIWADI(PG)		D	For Bus Bar Relay Testing	06/Jul/2025	09:00	06/Jul/2025	20:00		PLANNED	Requested	
554	RQ225387	OCC_232	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 1		D	Bay Extension, LBB Testing, Attending Hotspot	05/Jul/2025	18:00	06/Jul/2025	23:00		PLANNED	Requested	
555	RQ225438	OCC_232	cpcc1_sd	BUS	400KV BUS 1 AT BHIWADI(PG)		D	For Bus Bar Relay Testing	05/Jul/2025	09:00	05/Jul/2025	20:00		PLANNED	Requested	
556	RQ225437	OCC_232	cpcc1_sd	BUS	400KV BUS 1 AT BHIWADI(PG)		D	For Bus Bar Relay Testing	04/Jul/2025	09:00	04/Jul/2025	20:00		PLANNED	Requested	
557	RQ225664	OCC_232	cpcc2_sd	BUS	400KV BUS 2 AT MOGA(PG)		D	AMP Work	04/Jul/2025	08:00	04/Jul/2025	18:00	Kindly approve.	PLANNED	Requested	
558	RQ225436	OCC_232	cpcc1_sd	BUS	400KV BUS 1 AT BHIWADI(PG)		D	For Bus Bar Relay Testing	03/Jul/2025	09:00	03/Jul/2025	20:00		PLANNED	Requested	
559	RQ225435	OCC_232	cpcc1_sd	BUS	400KV BUS 1 AT BHIWADI(PG)		D	For Bus Bar Relay Testing	02/Jul/2025	09:00	02/Jul/2025	20:00		PLANNED	Requested	
560	RQ225663	OCC_232	cpcc2_sd	BUS	400KV BUS 1 AT MOGA(PG)		D	AMP Work	02/Jul/2025	08:00	02/Jul/2025	18:00	Kindly approve.	PLANNED	Requested	
561	RQ225434	OCC_232	cpcc1_sd	BUS	400KV BUS 1 AT BHIWADI(PG)		D	For Bus Bar Relay Testing	01/Jul/2025	09:00	01/Jul/2025	20:00		PLANNED	Requested	
562	RQ225371	OCC_232	cpcc1_sd	BUS	400KV BUS 1 AT BHIWANI(BB)		C	FOR RETROFITMENT OF ISOLATOR AT BHIWANI(BBMB) IN ADD CAP 19-24 BLOCK	01/Jul/2025	08:00	15/Jul/2025	18:00	ADD CAP SHUTDOWN	PLANNED	Requested	
563	RQ225127	OCC_232	indigrd_sd	BUS	400KV BUS 2 AT AMARGARH(NRSS XXIX)	NRSS XXIX	C	The shutdown is required to facilitate ongoing works under the RTM project for the augmentation of the 3rd ICT at Amargarh Substation. The scope of work includes connecting the new bus with the existing bus system.	19/Jul/2025	10:00	21/Jul/2025	18:00		PLANNED	Requested	

564	RQ225038	OCC_232	indigrid_sd	BUS	400KV BUS 1 AT AMARGARH(NRSS XXIX)		C	The shutdown is required to facilitate ongoing works under the RTM project for the augmentation of the 3rd ICT at Amargarh Substation. The scope of work includes connecting the new bus with the existing bus system.	16/Jul/2025	10:00	18/Jul/2025	18:00	Shutdown required Along with associated bays. 401 MAIN BAY - 400 KV AMARGARH(NRSS XXIX)-SAMBA(PG) (NRSS XXIX) CKT-1 (NRSS XXIX) AT PG) (NRSS XXIX); 404 MAIN BAY - 400 KV AMARGARH(NRSS XXIX)-SAMBA(PG) (NRSS XXIX) CKT-2 (NRSS XXIX) AT PG) (NRSS XXIX); 407 MAIN BAY - 400 KV URI_1(NH)-AMARGARH(NRSS XXIX) (PG) CKT-2 (NRSS XXIX) AT NRSS XXIX XXIX); 410 MAIN BAY - 400 KV URI_1(NH)-AMARGARH(NRSS XXIX) (PG) CKT-1	PLANNED	Requested	
565	RQ225678	OCC_232	apl_sd	BUS	400KV BUS 1 AT MAHINDERGARH(A PL)	NRSS XXIX	D	Annual Maintenance	16/Jul/2025	09:30	16/Jul/2025	18:30	400KV Bus 2 at Mahindergarh(APL) will be at charged condition	PLANNED	Requested	
566	RQ226189	OCC_232	sldcps_sd	BUS	400 KV BEHMAN JASSA SINGH (PS) - BUS 2	APL	D	Periodical Testing by Protection Team	15/Jul/2025	08:00	15/Jul/2025	18:00		PLANNED	Requested	
567	RQ226187	OCC_232	sldcps_sd	BUS	400 KV BEHMAN JASSA SINGH (PS) - BUS 1	PSTCL	D	Periodical Testing by Protection Team	09/Jul/2025	08:00	09/Jul/2025	18:00		PLANNED	Requested	
568	RQ225772	OCC_232	stuup_sd	BUS	400 KV GR.NOIDA_2(UPC) - BUS 2	UPPTCL	C	* Maintenance work will be done related 400 KV Main Bus 2	13/Jul/2025	07:00	13/Jul/2025	13:00		PLANNED	Requested	
569	RQ225775	OCC_232	stuup_sd	BUS	400KV BUS 2 AT SULTANPUR(UP)	UPPTCL	C	* Preventive Maintenance of Bus-B at 400KV S/S Sultanpur	10/Jul/2025	10:00	10/Jul/2025	16:00		PLANNED	Requested	
570	RQ225774	OCC_232	stuup_sd	BUS	400KV BUS 1 AT SULTANPUR(UP)	UPPTCL	C	* Preventive Maintenance of Bus-A at 400KV S/S Sultanpur	09/Jul/2025	10:00	09/Jul/2025	16:00		PLANNED	Requested	
571	RQ225780	OCC_232	stuup_sd	BUS	400 KV RAMPUR_PRSTL (UP) - BUS 2	UPPTCL	C	SF6 GD Body Replacement	09/Jul/2025	09:00	15/Jul/2025	17:30		PLANNED	Requested	
572	RQ225819	OCC_232	stuup_sd	BUS	400KV BUS 1 AT ANPARA(UP)	UPPTCL	C	Checking CVT ckt	07/Jul/2025	08:00	07/Jul/2025	14:00		PLANNED	Requested	
573	RQ225608	OCC_232	stuup_sd	BUS	400KV BUS 2 AT BAREILLY(UP)	UPPTCL	C	For preventive maintence work No supply affected, maintained through Bus-I.	07/Jul/2025	08:00	07/Jul/2025	17:00		PLANNED	Requested	
574	RQ225607	OCC_232	stuup_sd	BUS	400KV BUS 1 AT BAREILLY(UP)	UPPTCL	C	For preventive maintence work No supply affected, maintained through Bus-II.	06/Jul/2025	08:00	06/Jul/2025	17:00		PLANNED	Requested	
575	RQ226184	OCC_232	ntpcos_sd	BUS	400KV BUS 2 AT AURAIYA(NT)	NTPC	C	Bus bar protection R&M work.	04/Jul/2025	08:00	04/Jul/2025	18:00	Bus bar protection will be put out of service from 3July to 16Aug, 2025 too integrate the new bus bar protection scheme,	PLANNED	Requested	
576	RQ226183	OCC_232	ntpcos_sd	BUS	400KV BUS 1 AT AURAIYA(NT)	NTPC	C	Bus bar protection R&M work.	03/Jul/2025	08:00	03/Jul/2025	18:00	Bus bar protection will be put out of service from 3July to 16Aug, 2025 too integrate the new bus bar protection scheme,	PLANNED	Requested	
577	RQ225579	OCC_232	cpcc1_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PBTS) KKHETRI (PKTSL) (PBTS) CKT-4 @BIKANER_2 (PBTS)	PBTS	D	for AMP work	05/Jul/2025	17:00	05/Jul/2025	23:00		PLANNED	Requested	
578	RQ225580	OCC_232	cpcc1_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PBTS) KKHETRI (PKTSL) (PBTS) CKT-3 @BIKANER_2 (PBTS)	PBTS	D	for AMP work	04/Jul/2025	17:00	04/Jul/2025	23:00		PLANNED	Requested	
579	RQ225581	OCC_232	cpcc1_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PBTS) KKHETRI (PKTSL) (PBTS) CKT-2 @BIKANER_2 (PBTS)	PBTS	D	For rectification of WTI/OTI RTD & AMP work	03/Jul/2025	17:00	03/Jul/2025	23:00		PLANNED	Requested	
580	RQ225582	OCC_232	cpcc1_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PBTS) KKHETRI (PKTSL) (PBTS) CKT-1 @BIKANER_2 (PBTS)	PBTS	D	For rectification of WTI/OTI RTD & AMP work	02/Jul/2025	17:00	02/Jul/2025	23:00		PLANNED	Requested	

581	RQ225531	OCC_232	stuup_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON REWA ROAD-PANKI (UP) CKT-1 @PANKI(UP)	UPPTCL	C	SHUTDOWN OF 400KV PANKI REWA ROAD LINE REACTOR FPR REPLACEMENT OF 50MVAR >X LINE REACTOR TO 63MVAR LINE REACTOR	01/Jul/2025	10:00	31/Jul/2025	17:00		PLANNED	Requested	
582	RQ225616	OCC_232	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV BHADLA(PG)	POWERGRID	D	For compliance of CoE audit and AM Circulars, PRD Switch replacement	28/Jul/2025	18:00	28/Jul/2025	23:00		PLANNED	Requested	
583	RQ225754	OCC_232	cpcc3_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 2 AT 400KV GORAKHPUR(PG)	POWERGRID	C	400KV Bus Bar relay retrofitment work	16/Jul/2025	09:00	17/Jul/2025	18:00		PLANNED	Requested	
584	RQ225611	OCC_232	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV BIKANER(PG)	POWERGRID	D	for AMP work	15/Jul/2025	08:00	15/Jul/2025	18:00		PLANNED	Requested	
585	RQ225753	OCC_232	cpcc3_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV GORAKHPUR(PG)	POWERGRID	C	400KV Bus Bar relay retrofitment work	14/Jul/2025	09:00	15/Jul/2025	18:00		PLANNED	Requested	
586	RQ225601	OCC_232	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV BHADLA_2 (PG)	POWERGRID	D	CSD Fine Tuning, AMP	05/Jul/2025	18:00	06/Jul/2025	23:00		PLANNED	Requested	
587	RQ225618	OCC_232	cpcc1_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV BHIWADI(PG)	POWERGRID	D	for AMP work	04/Jul/2025	09:00	04/Jul/2025	18:00		PLANNED	Requested	
588	RQ225606	OCC_232	cpcc1_sd	BR/BSR/MSC/M SR	225 MVAR BUS SERIES REACTOR NO 1 AT 400 KV BHIWANI(PG)	POWERGRID	D	for AMP work	04/Jul/2025	08:00	04/Jul/2025	18:00		PLANNED	Requested	
589	RQ225752	OCC_232	cpcc3_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV MAINPURI(PG)	POWERGRID	D	AMP of 125 MVAR Bus reactor at Mainpuri Substation.	02/Jul/2025	08:00	02/Jul/2025	18:00		PLANNED	Requested	
590	RQ225617	OCC_232	cpcc1_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV KOTPUTLI(PG)	POWERGRID	C	For Construction of Firewall	01/Jul/2025	08:00	20/Jul/2025	18:00		PLANNED	Requested	
591	RQ225619	OCC_232	cpcc1_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV MANDOLA(PG)	POWERGRID	C	replacement of 50 mvar reactor with new 125 mvar reactor	01/Jul/2025	00:00	31/Jul/2025	18:00		PLANNED	Requested	
592	RQ225986	OCC_232	sldcrs_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV JOOHUPUR(RS)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	17/Jul/2025	08:00	17/Jul/2025	18:00		PLANNED	Requested	
593	RQ225598	OCC_232	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV KHETRI (PKTSL)	PKTSL	D	For scheme checking work	15/Jul/2025	09:00	15/Jul/2025	18:00		PLANNED	Requested	
594	RQ225523	OCC_232	stuup_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV FIROZABAD(PJFTL)	UPPTCL	D	AMP Work	13/Jul/2025	08:00	13/Jul/2025	18:00	For AMP Work	PLANNED	Requested	
595	RQ225526	OCC_232	stuup_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV BAREILLY(UP)	UPPTCL	C	For preventive maintenance work. No supply affected.	10/Jul/2025	08:00	10/Jul/2025	17:00		PLANNED	Requested	
596	RQ225614	OCC_232	cpcc1_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400 KV MEERUT_P MSTL (UP)	UPPTCL	D	for AMP work	08/Jul/2025	08:00	08/Jul/2025	18:00		PLANNED	Requested	
597	RQ225983	OCC_232	sldcrs_sd	BR/BSR/MSC/M SR	63 MVAR BUS REACTOR NO 2 AT 400 KV KAWAI SCTPS(APR)	RRVPNL,AP RL	D	Annual maintenance and testing of Bay equipments (CB & CT)	09/Jul/2025	08:00	09/Jul/2025	18:00		PLANNED	Requested	
598	RQ225982	OCC_232	sldcrs_sd	BR/BSR/MSC/M SR	63 MVAR BUS REACTOR NO 1 AT 400 KV KAWAI SCTPS(APR)	RRVPNL,AP RL	D	Annual maintenance and testing of Bay equipments (CB & CT)	07/Jul/2025	08:00	07/Jul/2025	18:00		PLANNED	Requested	
599	RQ226193	OCC_232	ntpcos_sd	BAY	406 MAIN BAY - 400KV AURAIYA(NT)-AGRA(PG) (PG) CKT-1 AT AURAIYA(NT)	POWERGRID	C	Bus bar protection R&M work.	09/Aug/2025	08:00	16/Aug/2025	18:00	With 405 Tie Bay. Bus bar protection will be put out of service from 3July to 16Aug. 2025 too integrate the new bus bar protection scheme,	PLANNED	Requested	
600	RQ226191	OCC_232	ntpcos_sd	BAY	404 MAIN BAY - 400/220KV 315 MVA ICT 1 AT AURAIYA(NT)	POWERGRID	C	Bus bar protection R&M work.	02/Aug/2025	08:00	08/Aug/2025	18:00	With Shunt reactor-1 & 405 Tie bay. Bus bar protection will be put out of service from 3July to 16Aug. 2025 too integrate the new bus bar protection scheme,	PLANNED	Requested	
601	RQ225821	OCC_232	cpcc3_sd	BAY	W1.WCA.Q2 BAY BUS-1 & 1A BUS SECTIONALISER BUS SECTIONALISER BAY - 400KV AGRA(PG) - BUS 1 (POWERGRID) AND FUTURE AT 400 KV AGRA(PG) (POWERGRID)	POWERGRID	D	For AMP OF 400KV WCA BUS 1 SECTIONALISER (WCA.Q2) Bay	28/Jul/2025	09:00	28/Jul/2025	18:00		PLANNED	Requested	

602	RQ226190	OCC_232	ntpcos_sd	BAY	401 MAIN BAY - 400/220KV 315 MVA ICT 2 AT AURAIYA(NT)	POWERGRID	C	Bus bar protection R&M work.	26/Jul/2025	08:00	01/Aug/2025	18:00	With Shunt Reactor- 2 & 402 Tie Bay. Bus bar protection will be put out of service from 3July to 16Aug, 2025 too integrate the new bus bar protection scheme,	PLANNED	Requested	
603	RQ225647	OCC_232	cpcc1_sd	BAY	406 MAIN BAY - 400/220KV 315 MVA ICT 2 AT ROORKEE(PG)	POWERGRID	C	CB over hauling	23/Jul/2025	09:00	26/Jul/2025	18:00		PLANNED	Requested	
604	RQ225777	OCC_232	cpcc3_sd	BAY	421 MAIN BAY - 125 MVAR BUS REACTOR NO 2 AT 400KV GORAKHPUR(PG)	POWERGRID	C	Overhauling of Circuit Breaker at Gorakhpur	22/Jul/2025	09:00	25/Jul/2025	18:00		PLANNED	Requested	
605	RQ226174	OCC_232	sldcs_sd	BAY	40252A MAIN BAY - 400 KV KANKROLI(PG)- JODHPUR(RS) (PG) CKT-1 (POWERGRID) AT 400 KV JODHPUR(RS)	POWERGRID	D	Quarterly Preventive Maintenance and testing work.	21/Jul/2025	15:00	21/Jul/2025	23:00		PLANNED	Requested	
606	RQ225820	OCC_232	cpcc3_sd	BAY	403 MAIN BAY - 400 KV AGRA(PG)- AGRA(UP) (PG) CKT-1 AND 400KV AGRA(PG) - BUS 2 AT AGRA(PG)	POWERGRID	D	AMP WORK: C& Tandelta of CT, timing, CRM, DCRM & Dewpoint of Circuit Breaker and preventive maintenance as Norms.	21/Jul/2025	08:00	21/Jul/2025	18:00		PLANNED	Requested	
607	RQ225648	OCC_232	cpcc1_sd	BAY	403 MAIN BAY - 400/220KV 315 MVA ICT 1 AT ROORKEE(PG)	POWERGRID	C	CB over hauling	19/Jul/2025	09:00	22/Jul/2025	18:00		PLANNED	Requested	
608	RQ225953	OCC_232	cpcc3_sd	BAY	AWLS TIE BAY - 400 KV SINGRAULI(NT)- VINDHYACHAL(PG) (PG) CKT-1 (POWERGRID) AND 400 KV SINGRAULI(NT)- VINDHYACHAL(PG) (PG) CKT-2 AT 400 KV VINDHYACHAL(PG) (POWERGRID)	POWERGRID	D	AMP OF TIE BAY (AWLS) EQUIPMENTS	19/Jul/2025	09:00	19/Jul/2025	18:00		PLANNED	Requested	
609	RQ226188	OCC_232	ntpcos_sd	BAY	407 MAIN BAY - 400KV AURAIYA(NT)- AGRA(PG) (PG) CKT-2 AT AURAIYA(NT)	POWERGRID	C	Bus bar protection R&M work.	19/Jul/2025	08:00	25/Jul/2025	18:00	With 408 Tie Bay. Bus bar protection will be put out of service from 3July to 16Aug, 2025 too integrate the new bus bar protection scheme,	PLANNED	Requested	
610	RQ225776	OCC_232	cpcc3_sd	BAY	427 MAIN BAY - 400KV GORAKHPUR(PG)- MOTIHARI(BS) (UNDEF) CKT-2 AT GORAKHPUR(PG)	POWERGRID	C	Overhauling of Circuit Breaker at Gorakhpur	15/Jul/2025	09:00	18/Jul/2025	18:00		PLANNED	Requested	
611	RQ226186	OCC_232	ntpcos_sd	BAY	419 MAIN BAY - 400 KV KANPUR(PG)- AURAIYA(NT) (PG) CKT-2 (POWERGRID) AT 400 KV AURAIYA(NT)	POWERGRID	C	Bus bar protection R&M work.	12/Jul/2025	08:00	18/Jul/2025	18:00	With 420 Tie Bay. Bus bar protection will be put out of service from 3July to 16Aug, 2025 too integrate the new bus bar protection scheme,	PLANNED	Requested	
612	RQ225567	OCC_232	cpcc1_sd	BAY	433 MAIN BAY - 400KV KANPUR- BALLABHGARH (PG) CKT-1 AT BALLABHGARH(PG)	POWERGRID	C	CB over hauling	10/Jul/2025	08:00	12/Jul/2025	20:00		PLANNED	Requested	
613	RQ225565	OCC_232	cpcc1_sd	BAY	432 TIE BAY - 400 KV KANPUR- BALLABHGARH (PG) CKT-1 AND FUTURE AT BALLABHGARH(PG)	POWERGRID	C	CB over hauling	07/Jul/2025	08:00	09/Jul/2025	20:00		PLANNED	Requested	
614	RQ226185	OCC_232	ntpcos_sd	BAY	418 MAIN BAY - 400 KV KANPUR(PG)- AURAIYA(NT) (PG) CKT-1 (POWERGRID) AT 400 KV AURAIYA(NT)	POWERGRID	C	Bus bar protection R&M work.	05/Jul/2025	08:00	11/Jul/2025	18:00	With 417 Tie Bay. Bus bar protection will be put out of service from 3July to 16Aug, 2025 too integrate the new bus bar protection scheme,	PLANNED	Requested	
615	RQ225564	OCC_232	cpcc1_sd	BAY	429 TIE BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV BALLABHGARH(PG) (POWERGRID) AND 400KV BUS 4 AT BALLABHGARH(PG) AT 400 KV BALLABHGARH(PG) (POWERGRID)	POWERGRID	C	CB over hauling	04/Jul/2025	08:00	06/Jul/2025	20:00		PLANNED	Requested	

616	RQ225954	OCC_232	cpcc3_sd	BAY	405 TIE BAY - 400 KV ALIGARH(PG)-PRITHALA (GPTL) (NRSS XXIX) CKT-2 AND 765/400 KV 1500 MVA ICT 2 AT ALIGARH(PG) AT 400 KV ALIGARH(PG)	POWERGRID	D	AMP Work	04/jul/2025	08:00	04/jul/2025	18:00		PLANNED	Requested	
617	RQ225955	OCC_232	cpcc3_sd	BAY	406 MAIN BAY - 400 KV ALIGARH(PG)-PRITHALA (GPTL) (NRSS XXIX) CKT-2 AT ALIGARH(PG)	POWERGRID	D	AMP Work	04/jul/2025	08:00	04/jul/2025	18:00		PLANNED	Requested	
618	RQ225956	OCC_232	cpcc3_sd	BAY	W1.WCC.Q1 BAY BUS-2 & 2A SECTIONALIZER BUS SECTIONALIZER BAY - 400KV AGRA(PG) - BUS 2 (POWERGRID) AND FUTURE AT 400 KV AGRA(PG) (POWERGRID)	POWERGRID	D	For AMP of 400KV WCA BUS 2 SECTIONALIZER (WCA.Q1) BAY	02/jul/2025	09:00	02/jul/2025	18:00		PLANNED	Requested	
619	RQ225637	OCC_232	cpcc1_sd	BAY	414 TIE BAY - 400 KV BHADLA_2 (PG)-ADANIGEP4PL_SL_B HD2_PG (UNDEF) CKT-1 (POWERGRID) AND FUTURE AT 400 KV BHADLA_2 (PG) (POWERGRID)	POWERGRID	C	Bay Extension for 765 KV ICT-5	01/jul/2025	18:00	31/jul/2025	23:00		PLANNED	Requested	
620	RQ225568	OCC_232	cpcc1_sd	BAY	428 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV BALLABHAGARH(PG) AND 400KV BUS 3 AT BALLABHAGARH(PG)	POWERGRID	C	CB over hauling	01/jul/2025	08:00	03/jul/2025	20:00		PLANNED	Requested	
621	RQ226168	OCC_232	sldcrs_sd	BAY	40752C MAIN BAY - 765/400KV 1500 MVA ICT 1 AT PHAGI(RS)	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF ASSOCIATED BAY EQUIPMENTS	30/jul/2025	08:00	30/jul/2025	18:00		PLANNED	Requested	
622	RQ226178	OCC_232	sldcrs_sd	BAY	40352T TIE BAY - 400 KV MERTA-KANKANI (RS) CKT-1 AND FUTURE AT 400 KV MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY EQUIPMENTS	24/jul/2025	08:00	24/jul/2025	18:00		PLANNED	Requested	
623	RQ226175	OCC_232	sldcrs_sd	BAY	40252T TIE BAY - 400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1 (RRVPNL) AND FUTURE AT 400 KV JODHPUR(RS) (RRVPNL)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	22/jul/2025	15:00	22/jul/2025	23:00		PLANNED	Requested	
624	RQ226180	OCC_232	sldcrs_sd	BAY	40452T TIE BAY - 400 KV BHADLA-MERTA (RS) CKT-1 AND 400/220 KV 315 MVA ICT 1 AT MERTA(RS) AT 400 KV MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY EQUIPMENTS	21/jul/2025	08:00	21/jul/2025	18:00		PLANNED	Requested	
625	RQ226179	OCC_232	sldcrs_sd	BAY	40252A MAIN BAY - 50 MVAR LR ON BIKANER-MERTA (RS) CKT-1 @MERTA(RS) AT BIKANER-MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY EQUIPMENTS	18/jul/2025	08:00	18/jul/2025	18:00		PLANNED	Requested	
626	RQ226167	OCC_232	sldcrs_sd	BAY	401052T TIE BAY - 765/400KV 1500 MVA ICT 2 AT PHAGI(RS) AND 400KV PHAGI-AJMER (RS) CKT-1	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF TIE BAY EQUIPMENTS	17/jul/2025	08:00	17/jul/2025	18:00		PLANNED	Requested	
627	RQ226169	OCC_232	sldcrs_sd	BAY	419 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT PHAGI(RS)	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF ASSOCIATED BAY EQUIPMENTS	11/jul/2025	08:00	11/jul/2025	18:00		PLANNED	Requested	
628	RQ226173	OCC_232	sldcrs_sd	BAY	402 TIE BAY - 400KV AJMER-BHILWARA (RS) CKT-1 AND FUTURE AT AJMER(RS)	RRVPNL	D	Half Yearly maintenance work of associated equipments of 400 kv Ajmer-Bhilwara-I Tie Bay (402) to be carried out by M/s Kay Cee Energy Infra Ltd, Kota	08/jul/2025	08:00	08/jul/2025	18:00		PLANNED	Requested	
629	RQ226211	OCC_232	cpcc1_sd	BAY	40552T TIE BAY - 400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-1 (RRVPNL) AND 400 KV HEERAPURA-HINDAUN (RS) CKT-1 AT 400 KV HEERAPURA(RS) (RRVPNL)	RRVPNL	C	CB, Isolator and CT retrofitment work	01/jul/2025	09:00	31/jul/2025	18:00		PLANNED	Requested	

630	RQ225675	OCC_232	cpcc2_sd	BAY	406 MAIN BAY - 400/220KV 315 MVA ICT 3 AT ABDULLAPUR(PG) AND SELECT		C	For CB overhauling	27/Jul/2025	09:00	29/Jul/2025	18:00	Kindly approve.	PLANNED	Requested	
631	RQ225674	OCC_232	cpcc2_sd	BAY	405 MAIN BAY - 400KV NEWWANPOH-WAGOORA (PG) CKT-1 AT WAGOORA(PG)		C	For Pole and interrupter overhauling in 40452 Pneumatic CB, Line shall remain charged through 400kV TBC Bay	21/Jul/2025	09:00	26/Jul/2025	18:00	Kindly approve.	PLANNED	Requested	
632	RQ225673	OCC_232	cpcc2_sd	BAY	404 MAIN BAY - 400KV NEWWANPOH-WAGOORA (PG) CKT-2 AT WAGOORA(PG)		C	For Pole and interrupter overhauling in 40552 Pneumatic CB, Line shall remain charged through 400kV TBC Bay	03/Jul/2025	09:00	10/Jul/2025	18:00	Kindly approve.	PLANNED	Requested	
633	RQ226113	OCC_232	sldcdv_sd	BAY	414 TIE BAY - 400 KV BAWANA CCGTB(DTL)-BAHADURGARH(PG) (PG) CKT-1 AND 400 KV BAWANA CCGTB(DTL)-BHIWANI(PG) (PG) CKT-1 AT BAWANA CCGTB(DTL)	DTL/PRAGATI CCGT	D	Testing of Bay equipments and Bay maintenance works	22/Jul/2025	08:00	24/Jul/2025	18:00	400kV Bhadurgarh remain in service through Bay 413 and Bhiwani ckt remain in service through Bay 415	PLANNED	Requested	
634	RQ226112	OCC_232	sldcdv_sd	BAY	402 TIE BAY - 400/11 KV 253 MVA GT 1 AT BAWANA CCGTB(DTL) (DTL) AND 400/118 KV 253 MVA GT 2 AT BAWANA CCGTB(DTL) AT 400 KV BAWANA CCGTB(DTL) (DTL)	DTL	D	Testing of Bay equipments and Bay maintenance works	15/Jul/2025	08:00	17/Jul/2025	18:00	GT -1 remain in service through main Bay 401 and GT-2 remain in service through 403	PLANNED	Requested	
635	RQ225784	OCC_232	stuup_sd	BAY	410 MAIN BAY - 400 KV SAMBHAL_PRSTL - RAMPUR_PRSTL (UP) CKT-2 (UPPTCL) AT 400 KV SAMBHAL_PRSTL (UP)	UPPTCL	C	CB Interrupter replacement work	14/Jul/2025	10:00	24/Jul/2025	17:00		PLANNED	Requested	
636	RQ226170	OCC_232	sldcrs_sd	BAY	407 MAIN BAY - 400KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2 AT KAWAI SCTPS(APR)	APL	D	Annual maintenance and testing of Bay equipments (CB & CT)	14/Jul/2025	08:00	14/Jul/2025	18:00		PLANNED	Requested	
637	RQ226171	OCC_232	sldcrs_sd	BAY	403 MAIN BAY - 400KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1 AT KAWAI SCTPS(APR)	APL	D	Annual maintenance and testing of Bay equipments (CB & CT)	11/Jul/2025	08:00	11/Jul/2025	18:00		PLANNED	Requested	
638	RQ226182	OCC_232	apl_sd	BAY	407C MAIN BAY - 400 KV MAHINDERGARH(A PL)-FILTER BANK-Z3 (ADANI) AT 400 KV MAHINDERGARH(A PL)	ADANI	D	Annual Maintenance of AC Filter-3 400KV Bus	10/Jul/2025	09:30	10/Jul/2025	18:30	AC Filter 1 & 2 Bus will be in Service	PLANNED	Requested	
639	RQ226177	OCC_232	apl_sd	BAY	404C MAIN BAY - 400 KV MAHINDERGARH(A PL)-FILTER BANK-Z2 (ADANI) AT 400 KV MAHINDERGARH(A PL)	ADANI	D	Annual Maintenance of AC Filter-2 400KV Bus	09/Jul/2025	09:30	09/Jul/2025	18:30	AC Filter 1 & 3 Bus will be in Service	PLANNED	Requested	
640	RQ226176	OCC_232	apl_sd	BAY	404B TIE BAY - 400 KV MAHINDERGARH(A PL)-FILTER BANK-Z1 (ADANI) AND 400 KV MAHINDERGARH(A PL)-FILTER BANK-Z2 AT 400 KV MAHINDERGARH(A PL) (ADANI)	ADANI	D	Annual Maintenance of AC Filter-2 400KV Bus	09/Jul/2025	09:30	09/Jul/2025	18:30	AC Filter 1 & 3 Bus will be in Service	PLANNED	Requested	
641	RQ225988	OCC_232	ntpcos_sd	BAY	425 TIE BAY - 400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-2 AND FUTURE AT RIHAND(NT)	NTPC	C	Overhauling of 400KV BHEL circuit breaker by OEM	01/Jul/2025	08:00	12/Jul/2025	18:00	PO is expiring soon. shutdown is required for completion of work	PLANNED	Requested	
642	RQ225621	OCC_232	cpcc1_sd	BAY	402 TIE BAY - 400 KV AVAADA POOLING SL_BKN_PG (AEPL)-BIKANER(PG) (AEPL) CKT-1 (AEPL) AND FUTURE AT 400 KV BIKANER(PG) (AEPL)	AEPL	C	Under SS-104, Transfer of PUA and PUB of Tie Bay 402 to ICT-4 LV side main bay 401	01/Jul/2025	08:00	10/Jul/2025	23:00		PLANNED	Requested	
643	RQ226157	OCC_232	sldcuk_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT RISHIKESH(UK)	PTCUL	D	Preventive Maintenance	31/Jul/2025	10:00	31/Jul/2025	15:00		PLANNED	Requested	

644	RQ226156	OCC_232	sldcuk_sd	TRANSFORMER	400/220 KV 240 MVA ICT 1 AT RISHIKESH(UK)	PTCUL	D	To attend Leakage	30/Jul/2025	10:00	30/Jul/2025	17:00		PLANNED	Requested	
645	RQ225972	OCC_232	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DEEDWANA(MTS)	RRVPNL,ATS L	D	Reliability life assessment of transformer	28/Jul/2025	16:00	29/Jul/2025	23:59		PLANNED	Requested	
646	RQ225976	OCC_232	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DEEDWANA(MTS)	RRVPNL,ATS L	D	Reliability life assessment of transformer	24/Jul/2025	16:00	25/Jul/2025	23:59		PLANNED	Requested	
647	RQ225770	OCC_232	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SOHAWAL(PG)	POWERGRID	D	Relay Testing and Protection Scheme Implementation	27/Jul/2025	09:00	27/Jul/2025	18:00		PLANNED	Requested	
648	RQ225759	OCC_232	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANPUR(PG)	POWERGRID	D	AMP of ICT-1 at Kanpur	22/Jul/2025	08:00	22/Jul/2025	18:00		PLANNED	Requested	
649	RQ225758	OCC_232	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KANPUR(PG)	POWERGRID	D	AMP of ICT-2 at Kanpur	21/Jul/2025	08:00	21/Jul/2025	18:00		PLANNED	Requested	
650	RQ225771	OCC_232	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT SOHAWAL(PG)	POWERGRID	D	Protection Scheme Implementation & AMP	13/Jul/2025	09:00	13/Jul/2025	18:00		PLANNED	Requested	
651	RQ225764	OCC_232	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT GORAKHPUR(PG)	POWERGRID	C	400KV Bus Bar relay retrofitment work	11/Jul/2025	09:00	12/Jul/2025	18:00		PLANNED	Requested	
652	RQ225763	OCC_232	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GORAKHPUR(PG)	POWERGRID	C	400KV Bus Bar relay retrofitment work	09/Jul/2025	09:00	10/Jul/2025	18:00		PLANNED	Requested	
653	RQ225762	OCC_232	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GORAKHPUR(PG)	POWERGRID	C	400KV Bus Bar relay retrofitment work	07/Jul/2025	09:00	08/Jul/2025	18:00		PLANNED	Requested	
654	RQ226212	OCC_232	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BASSI(PG)	POWERGRID	C	B-Phase IV (245kV) Bushing replacement work	01/Jul/2025	09:00	08/Jul/2025	18:00		PLANNED	Requested	
655	RQ225463	OCC_232	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BIKANER_2 (PBTSL)		D	For Bay Extension works	26/Jul/2025	17:00	27/Jul/2025	23:00		PLANNED	Requested	
656	RQ225460	OCC_232	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BIKANER_2 (PBTSL)		D	For Bay Extension works	24/Jul/2025	17:00	25/Jul/2025	23:00		PLANNED	Requested	
657	RQ225485	OCC_232	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BHADLA(PG)		D	For compliance of CoE audit and AM Circulars, PRD Switch replacement	24/Jul/2025	16:00	24/Jul/2025	23:00		PLANNED	Requested	
658	RQ225458	OCC_232	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	23/Jul/2025	18:00	24/Jul/2025	23:00		PLANNED	Requested	
659	RQ225484	OCC_232	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT BHADLA(PG)		D	For compliance of CoE audit and AM Circulars, PRD Switch replacement	23/Jul/2025	16:00	23/Jul/2025	23:00		PLANNED	Requested	
660	RQ225477	OCC_232	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BAGHPAT(PG)		D	GENERAL AMP along with protection AMP work	23/Jul/2025	09:00	23/Jul/2025	18:00		PLANNED	Requested	
661	RQ225459	OCC_232	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BIKANER_2 (PBTSL)		D	For Bay Extension works	22/Jul/2025	17:00	23/Jul/2025	23:00		PLANNED	Requested	
662	RQ225483	OCC_232	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT BHADLA(PG)		D	For compliance of CoE audit and AM Circulars, PRD Switch replacement	22/Jul/2025	16:00	22/Jul/2025	23:00		PLANNED	Requested	
663	RQ225457	OCC_232	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	21/Jul/2025	18:00	22/Jul/2025	23:00		PLANNED	Requested	
664	RQ225462	OCC_232	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BIKANER_2 (PBTSL)		D	For Bay Extension works	21/Jul/2025	17:00	25/Jul/2025	23:00		PLANNED	Requested	
665	RQ225461	OCC_232	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BIKANER_2 (PBTSL)		D	For Bay Extension works	21/Jul/2025	17:00	25/Jul/2025	23:00		PLANNED	Requested	
666	RQ225724	OCC_232	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT PATIALA(PG)		C	For AMP WORKS & Internal Inspection	21/Jul/2025	10:00	26/Jul/2025	17:30	Kindly approve.	PLANNED	Requested	
667	RQ225476	OCC_232	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BAGHPAT(PG)		C	For SF6 gas leakage arrest work in 220 kv side LA of Y-phase and General AMP Works	21/Jul/2025	09:00	22/Jul/2025	18:00		PLANNED	Requested	
668	RQ225456	OCC_232	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	19/Jul/2025	18:00	20/Jul/2025	23:00		PLANNED	Requested	
669	RQ225482	OCC_232	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT BHADLA(PG)		D	For compliance of CoE audit and AM Circulars, PRD Switch replacement	19/Jul/2025	16:00	19/Jul/2025	23:00		PLANNED	Requested	
670	RQ225509	OCC_232	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 9 AT FATEHGARH_III(PG)		D	FOR AMP RELATED WORK & COE COMPLIANCES	18/Jul/2025	17:00	19/Jul/2025	23:59		PLANNED	Requested	
671	RQ225481	OCC_232	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BHADLA(PG)		D	For compliance of CoE audit and AM Circulars, PRD Switch replacement	18/Jul/2025	16:00	18/Jul/2025	23:00		PLANNED	Requested	
672	RQ225455	OCC_232	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	17/Jul/2025	18:00	18/Jul/2025	23:00		PLANNED	Requested	
673	RQ225480	OCC_232	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BHADLA(PG)		D	For compliance of CoE audit and AM Circulars, PRD Switch replacement	17/Jul/2025	16:00	17/Jul/2025	23:00		PLANNED	Requested	
674	RQ225723	OCC_232	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT WAGOORA(PG)		D	For AMP works-	17/Jul/2025	10:00	17/Jul/2025	17:00	Kindly approve.	PLANNED	Requested	
675	RQ225508	OCC_232	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT FATEHGARH_III(PG)		D	FOR AMP RELATED WORK & COE COMPLIANCES	16/Jul/2025	17:00	17/Jul/2025	23:59		PLANNED	Requested	
676	RQ225454	OCC_232	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	15/Jul/2025	18:00	16/Jul/2025	23:00		PLANNED	Requested	

677	RQ225507	OCC_232	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT FATEHGARH_II(PG)		D	FOR AMP RELATED WORK & COE COMPLIANCES	15/Jul/2025	17:00	15/Jul/2025	23:59		PLANNED	Requested	
678	RQ225479	OCC_232	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BHADLA(PG)		D	For compliance of CoE audit and AM Circulars, PRD Switch replacement	15/Jul/2025	16:00	15/Jul/2025	23:00		PLANNED	Requested	
679	RQ225722	OCC_232	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT WAGORA(PG)		D	For AMP works-	15/Jul/2025	10:00	15/Jul/2025	17:00	Kindly approve.	PLANNED	Requested	
680	RQ225506	OCC_232	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT FATEHGARH_II(PG)		D	FOR AMP RELATED WORK & COE COMPLIANCES	14/Jul/2025	17:00	14/Jul/2025	23:59		PLANNED	Requested	
681	RQ225478	OCC_232	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA(PG)		D	For compliance of CoE audit and AM Circulars, PRD Switch replacement	14/Jul/2025	16:00	14/Jul/2025	23:00		PLANNED	Requested	
682	RQ225453	OCC_232	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BHADLA_2(PG)		D	AMP Work, CSD Fine Tuning	13/Jul/2025	18:00	14/Jul/2025	23:00		PLANNED	Requested	
683	RQ225474	OCC_232	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MEERUT_PMSTL (UP)		D	for AMP work	12/Jul/2025	08:00	12/Jul/2025	18:00		PLANNED	Requested	
684	RQ225452	OCC_232	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BHADLA_2(PG)		D	AMP Work, CSD Fine Tuning	11/Jul/2025	18:00	12/Jul/2025	23:00		PLANNED	Requested	
685	RQ225466	OCC_232	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT BIKANER_2 (PBTSL)		D	For Bay Extension works	11/Jul/2025	17:00	14/Jul/2025	23:00		PLANNED	Requested	
686	RQ225505	OCC_232	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT FATEHGARH_II(PG)		D	FOR AMP RELATED WORK & COE COMPLIANCES	11/Jul/2025	17:00	12/Jul/2025	23:59		PLANNED	Requested	
687	RQ225475	OCC_232	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BHINMAL(PG)		D	AMP Work	10/Jul/2025	09:00	10/Jul/2025	18:00		PLANNED	Requested	
688	RQ225498	OCC_232	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ROORKEE(PG)		D	relay retrofitment work	10/Jul/2025	09:00	10/Jul/2025	18:00		PLANNED	Requested	
689	RQ225473	OCC_232	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MEERUT_PMSTL (UP)		D	for AMP work	10/Jul/2025	08:00	10/Jul/2025	18:00		PLANNED	Requested	
690	RQ225451	OCC_232	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA_2(PG)		D	AMP Work, CSD Fine Tuning	09/Jul/2025	18:00	10/Jul/2025	23:00		PLANNED	Requested	
691	RQ225504	OCC_232	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT FATEHGARH_II(PG)		D	FOR AMP RELATED WORK & COE COMPLIANCES	09/Jul/2025	17:00	10/Jul/2025	23:59		PLANNED	Requested	
692	RQ225743	OCC_232	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MOGA(PG)		D	AMP Work of 400 kV ICT-2, 220 kV CT Replacement and 220 kV Bus Bar relay retrofitting work of 220 kV Bus-1	09/Jul/2025	14:00	09/Jul/2025	23:00	Kindly approve.	PLANNED	Requested	
693	RQ225497	OCC_232	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ROORKEE(PG)		D	relay retrofitment work	09/Jul/2025	09:00	09/Jul/2025	18:00		PLANNED	Requested	
694	RQ225745	OCC_232	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT MOGA(PG)		D	Bus Bar relay retrofitting work of 220 kV Bus-1	09/Jul/2025	09:00	09/Jul/2025	13:00	Kindly approve.	PLANNED	Requested	
695	RQ225744	OCC_232	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MOGA(PG)		D	Bus Bar relay retrofitting work of 220 kV Bus-1	08/Jul/2025	14:00	08/Jul/2025	18:00	Kindly approve.	PLANNED	Requested	
696	RQ225749	OCC_232	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SAMBA(PG)		D	For AMP works-	08/Jul/2025	10:00	08/Jul/2025	17:00	Kindly approve.	PLANNED	Requested	
697	RQ225721	OCC_232	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KISHENPUR(PG)		D	For AMP works-	08/Jul/2025	10:00	08/Jul/2025	17:00	Kindly approve.	PLANNED	Requested	
698	RQ225742	OCC_232	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MOGA(PG)		D	Bus Bar relay retrofitting work of 220 kV Bus-1	08/Jul/2025	09:00	08/Jul/2025	13:00	Kindly approve.	PLANNED	Requested	
699	RQ225503	OCC_232	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT FATEHGARH_III(PG)		D	FOR AMP RELATED WORK & COE COMPLIANCES	07/Jul/2025	17:00	08/Jul/2025	23:59		PLANNED	Requested	
700	RQ225469	OCC_232	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BIKANER(PG)		D	for AMP work	07/Jul/2025	17:00	07/Jul/2025	23:00		PLANNED	Requested	
701	RQ225464	OCC_232	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT BIKANER_2 (PBTSL)		D	For Bay Extension works	06/Jul/2025	17:00	10/Jul/2025	23:00		PLANNED	Requested	
702	RQ225465	OCC_232	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT BIKANER_2 (PBTSL)		D	For Bay Extension works	06/Jul/2025	17:00	10/Jul/2025	23:00		PLANNED	Requested	
703	RQ225468	OCC_232	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BIKANER(PG)		D	for AMP work	04/Jul/2025	17:00	04/Jul/2025	23:00		PLANNED	Requested	
704	RQ225741	OCC_232	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KALA AMB(PKTL)		D	For AMP works-	04/Jul/2025	10:00	04/Jul/2025	17:00	Kindly approve.	PLANNED	Requested	
705	RQ225739	OCC_232	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HAMIRPUR(PG)		D	For AMP of ICT, Insulation Coating on Tertiary Bushing Live portion and Connectors, OSR modification as per CC-Protection circular, Change in PRD Limit Switch/ TBs	04/Jul/2025	10:00	04/Jul/2025	17:00	Kindly approve.	PLANNED	Requested	
706	RQ225502	OCC_232	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FATEHGARH_II(PG)		D	FOR AMP RELATED WORK & COE COMPLIANCES	03/Jul/2025	17:00	04/Jul/2025	23:59		PLANNED	Requested	

707	RQ225720	OCC_232	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT KISHENPUR(PG)		D	For AMP works-	03/Jul/2025	10:00	03/Jul/2025	17:00	Kindly approve.	PLANNED	Requested	
708	RQ225491	OCC_232	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BHIWADI(PG)		D	Bus Bar Relay Testing	03/Jul/2025	09:00	03/Jul/2025	20:30		PLANNED	Requested	
709	RQ225467	OCC_232	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BIKANER(PG)		D	for AMP work	02/Jul/2025	17:00	02/Jul/2025	23:00		PLANNED	Requested	
710	RQ226029	OCC_232	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT PATIALA(PG)		D	Testing of 220 KV Bus-1 after retrofitting of relays	02/Jul/2025	13:00	02/Jul/2025	16:00	Kindly approve.	PLANNED	Requested	
711	RQ225738	OCC_232	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HAMIRPUR(PG)		D	For AMP of ICT, Insulation Coating on Tertiary Bushing Live portion and Connectors, OSR modification as per CC- Protection circular, Change in PRD Limit Switch/ TBs	02/Jul/2025	10:00	02/Jul/2025	17:00	Kindly approve.	PLANNED	Requested	
712	RQ225737	OCC_232	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PARBATI POOLING BANALA(PG)		C	Replacement of ICT-2 B phase Unit with spare-	02/Jul/2025	10:00	04/Jul/2025	17:00	Kindly approve.	PLANNED	Requested	
713	RQ225740	OCC_232	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KALA AMB(PKTL)		D	For AMP works-	02/Jul/2025	10:00	02/Jul/2025	17:00	Kindly approve.	PLANNED	Requested	
714	RQ225490	OCC_232	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BHIWADI(PG)		D	Bus Bar Relay Testing	02/Jul/2025	09:00	02/Jul/2025	20:30		PLANNED	Requested	
715	RQ225727	OCC_232	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT PATIALA(PG)		D	Testing of 220 KV Bus-1 after retrofitting of relays	02/Jul/2025	09:00	02/Jul/2025	12:00	Kindly approve.	PLANNED	Requested	
716	RQ225501	OCC_232	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FATEHGARH_II(PG)		D	FOR AMP RELATED WORK & COE COMPLIANCES	01/Jul/2025	17:00	02/Jul/2025	23:59		PLANNED	Requested	
717	RQ225726	OCC_232	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PATIALA(PG)		D	Testing of 220 KV Bus-1 after retrofitting of relays	01/Jul/2025	15:00	01/Jul/2025	18:00	Kindly approve.	PLANNED	Requested	
718	RQ226026	OCC_232	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT PATIALA(PG)		D	Testing of 220 KV Bus-1 after retrofitting of relays	01/Jul/2025	11:00	01/Jul/2025	14:00	Kindly approve.	PLANNED	Requested	
719	RQ225719	OCC_232	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT FATEHABAD(PG)		D	For AMP works-	01/Jul/2025	10:00	01/Jul/2025	17:00	Kindly approve.	PLANNED	Requested	
720	RQ225489	OCC_232	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BHIWADI(PG)		D	Bus Bar Relay Testing	01/Jul/2025	09:00	01/Jul/2025	20:30		PLANNED	Requested	
721	RQ225718	OCC_232	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NALLAGARH(PG)		D	For ICT-4 Augmentation work at Nalagarh ss due to shifting if GIS module on platform	01/Jul/2025	09:00	01/Jul/2025	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
722	RQ225066	OCC_232	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT SULTANPUR(UP)	UPPTCL	C	For Preventive Maintenance of ICT	23/Jul/2025	10:00	23/Jul/2025	17:00		PLANNED	Requested	
723	RQ225064	OCC_232	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SULTANPUR(UP)	UPPTCL	C	For Preventive Maintenance of ICT	22/Jul/2025	10:00	22/Jul/2025	17:00		PLANNED	Requested	
724	RQ225065	OCC_232	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SULTANPUR(UP)	UPPTCL	C	For Preventive Maintenance of ICT	17/Jul/2025	10:00	17/Jul/2025	17:00		PLANNED	Requested	
725	RQ225070	OCC_232	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PANKI(UP)	UPPTCL	C	* SHUTDOWN OF 315MVA ICT-II FOR REPLACEMENT OF 315MVA ICT-II TO 500MVA ICT-II	16/Jul/2025	10:00	16/Aug/2025	17:00		PLANNED	Requested	
726	RQ225073	OCC_232	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GR.NOIDA(UPC)	UPPTCL	D	Routine testing work will be done of mentioned ICT.	11/Jul/2025	07:00	12/Jul/2025	18:00		PLANNED	Requested	
727	RQ225071	OCC_232	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT PANKI(UP)	UPPTCL	C	* SHUTDOWN OF 500MVA ICT-I FOR BAY MAINTENANCE AND REPLACEMENT OF 220KV B BUS ISO Y PHASE JAW AND ARM AND ADJUSTING AT ABOVE	10/Jul/2025	10:00	11/Jul/2025	17:00		PLANNED	Requested	
728	RQ225075	OCC_232	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT SAMBHAL_PRSTL(UP)	UPPTCL	D	AMP Work	10/Jul/2025	10:00	10/Jul/2025	17:00		PLANNED	Requested	
729	RQ225074	OCC_232	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT SAMBHAL_PRSTL(UP)	UPPTCL	D	AMP Work	09/Jul/2025	10:00	09/Jul/2025	17:00		PLANNED	Requested	
730	RQ225076	OCC_232	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAREILLY(UP)	UPPTCL	C	For Preventive Maintenance works. No supply affected, maintained through 315 MVA ICT I and 315 MVA ICT II	05/Jul/2025	08:00	05/Jul/2025	17:00		PLANNED	Requested	
731	RQ225072	OCC_232	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PANKI(UP)	UPPTCL	C	SHUTDOWN OF 315MVA ICT-II FOR BAY MAINTENANCE	04/Jul/2025	10:00	04/Jul/2025	17:00		PLANNED	Requested	
732	RQ225078	OCC_232	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BAREILLY(UP)	UPPTCL	C	For Preventive Maintenance works. No supply affected, maintained through 315 MVA ICT I and 315 MVA ICT III	04/Jul/2025	08:00	04/Jul/2025	17:00		PLANNED	Requested	
733	RQ225077	OCC_232	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAREILLY(UP)	UPPTCL	C	For Preventive Maintenance works. No supply affected, maintained through 315 MVA ICT II and 315 MVA ICT III	03/Jul/2025	08:00	03/Jul/2025	17:00		PLANNED	Requested	

734	RQ225069	OCC_232	stucp_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT UNNAO(UP)	UPPTCL	C	The shutdown is required for replacement of 315MVA ICT 1st with 500MVA ICT against increasing capacity work at 400kV SS Unnao	01/Jul/2025	09:00	15/Sep/2025	18:00		PLANNED	Requested	
735	RQ226194	OCC_232	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT ROPAR(PSTCL)	PSTCL	D	Protection Testing of Bays and related equipments	23/Jul/2025	08:00	24/Jul/2025	18:00		PLANNED	Requested	
736	RQ226192	OCC_232	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT ROPAR(PSTCL)	PSTCL	D	Protection Testing of Bays and related equipments	21/Jul/2025	08:00	22/Jul/2025	18:00		PLANNED	Requested	
737	RQ225367	OCC_232	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DHANODA(HV)	HVPNL	D	To carry out the annual mtc	16/Jul/2025	09:30	16/Jul/2025	17:00		PLANNED	Requested	
738	RQ225978	OCC_232	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT JODHPUR(RS)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	16/Jul/2025	08:00	16/Jul/2025	18:00		PLANNED	Requested	
739	RQ225974	OCC_232	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT JODHPUR(RS)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	14/Jul/2025	08:00	14/Jul/2025	18:00		PLANNED	Requested	
740	RQ225970	OCC_232	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MERTA(RS)	RRVPNL	D	Replacement of B/U relay by AEN (MPT&S), for implementation of Revised SPS	11/Jul/2025	08:00	11/Jul/2025	18:00		PLANNED	Requested	
741	RQ225971	OCC_232	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AJMER(RS)	RRVPNL	D	Half Yearly maintenance work of 400/220 KV, 315 MVA ICT-I & associated equipments	10/Jul/2025	08:00	10/Jul/2025	18:00		PLANNED	Requested	
742	RQ225980	OCC_232	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MERTA(RS)	RRVPNL	D	Replacement of B/U relay by AEN (MPT&S), for implementation of Revised SPS	07/Jul/2025	08:00	07/Jul/2025	18:00		PLANNED	Requested	
743	RQ225973	OCC_232	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT RAJWEST(RW)	RRVPNL	D	Planned maintenance	07/Jul/2025	08:00	07/Jul/2025	18:00		PLANNED	Requested	
744	RQ225767	OCC_232	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 2 AT SITARGANJ(PG)	POWERGRID	D	WIRING OF BAY EQUIPMENT TO BE TERMINATED IN NEW BUS BAR PANEL (TO BE COMMISSIONED)	10/Jul/2025	09:00	10/Jul/2025	17:00		PLANNED	Requested	
745	RQ225765	OCC_232	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 3 AT SITARGANJ(PG)	POWERGRID	D	WIRING OF BAY EQUIPMENT TO BE TERMINATED IN NEW BUS BAR PANEL (TO BE COMMISSIONED) & For Arresting of Oil Seepage from 220/132KV ICT-3 at Sitarganj Substation	08/Jul/2025	09:00	08/Jul/2025	17:00		PLANNED	Requested	
746	RQ225766	OCC_232	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 1 AT SITARGANJ(PG)	POWERGRID	D	WIRING OF BAY EQUIPMENT TO BE TERMINATED IN NEW BUS BAR PANEL (TO BE COMMISSIONED) at Sitarganj Substation	04/Jul/2025	09:00	04/Jul/2025	17:00		PLANNED	Requested	
747	RQ225888	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-SITARGANJ(PG) (PG) CKT-1	POWERGRID	D	FOR DISMANTLING OF ERS IN 220 KV TANAKPUR(NHPC)-SITARGANJ(PG) LINE BETWEEN TL Loc. No. 15 & 16 FOR NHAI DIVERSION WORK UNDER SITARGANJ TLM JURISDICTION AFTER THAT LINE SHALL BE TAKEN INTO SERVICE THROUGH NEWLY ERECTED TOWER'S	31/Jul/2025	09:00	31/Jul/2025	17:00		PLANNED	Requested	
748	RQ226030	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-CBGANJ(UP) (PG) CKT-1	POWERGRID	D	FOR DISMANTLING OF ERS IN 220 KV TANAKPUR(NHPC)-BAREILLY (CB GANJ) LINE BETWEEN TL Loc. No. 15 & 16 FOR NHAI DIVERSION WORK UNDER SITARGANJ TLM JURISDICTION AFTER THAT LINE SHALL BE TAKEN INTO SERVICE THROUGH NEWLY ERECTED TOWER'S	30/Jul/2025	09:00	30/Jul/2025	18:00		PLANNED	Requested	
749	RQ225891	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-SITARGANJ(PG) (PG) CKT-1	POWERGRID	D	ERECTION OF ERS IN 220 KV TANAKPUR-BAREILLY (CB GANJ) BETWEEN TL Loc. No. 15 & 16 FOR NHAI DIVERSION WORK UNDER SITARGANJ TLM JURISDICTION	21/Jul/2025	09:00	21/Jul/2025	17:00		PLANNED	Requested	
750	RQ226152	OCC_232	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-2	POWERGRID	D	Quarterly Maintenance of Bay along with BUS	19/Jul/2025	08:00	19/Jul/2025	18:00		PLANNED	Requested	
751	RQ225856	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-1	POWERGRID	D	AMP of line bay equipment at Kanpur	19/Jul/2025	08:00	19/Jul/2025	18:00		PLANNED	Requested	
752	RQ225890	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-CBGANJ(UP) (PG) CKT-1	POWERGRID	D	ERECTION OF ERS IN 220 KV TANAKPUR-BAREILLY (CB GANJ) LINE BETWEEN TL Loc. No. 15 & 16 FOR NHAI DIVERSION WORK UNDER SITARGANJ TLM JURISDICTION AFTER THAT LINE SHALL BE TAKEN INTO SERVICE THROUGH ERS	18/Jul/2025	09:00	18/Jul/2025	17:00		PLANNED	Requested	
753	RQ226145	OCC_232	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV INDIRA NAGAR(RS)-HEERAPURA(RS) (PG) CKT-1	POWERGRID	D	Quarterly maintenance of Bay Equipment	15/Jul/2025	08:00	15/Jul/2025	18:00		PLANNED	Requested	
754	RQ226151	OCC_232	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-1	POWERGRID	D	Quarterly Maintenance of Bay along with BUS	12/Jul/2025	08:00	12/Jul/2025	18:00		PLANNED	Requested	

755	RQ226141	OCC_232	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAWAIMADHOPUR(RS)-DAUSA(RS) (PG) CKT-1	POWERGRID	D	Quarterly Maintenance	11/jul/2025	08:00	11/jul/2025	18:00		PLANNED	Requested	
756	RQ226146	OCC_232	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LALSOTE(RS)-DAUSA(RS) (PG) CKT-1	POWERGRID	D	Quarterly Maintenance	10/jul/2025	09:00	10/jul/2025	16:00		PLANNED	Requested	
757	RQ226149	OCC_232	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1	POWERGRID	D	Quarterly Maintenance	10/jul/2025	09:00	10/jul/2025	16:00		PLANNED	Requested	
758	RQ226210	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HEERAPURA(RS)-I.G.NAGAR(RS) (PG) CKT-1	POWERGRID	D	AMP Work	09/jul/2025	09:00	09/jul/2025	18:00		PLANNED	Requested	
759	RQ226148	OCC_232	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2	POWERGRID	D	Routine Maintenance of Bay & Line	09/jul/2025	08:00	09/jul/2025	18:00		PLANNED	Requested	
760	RQ226147	OCC_232	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1	POWERGRID	D	Routine Maintenance of Bay & Line	08/jul/2025	08:00	08/jul/2025	18:00		PLANNED	Requested	
761	RQ225846	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PITHORAGARH-JAULIWI (PG) CKT-1	POWERGRID	D	AMP OF LINE BAY EQUIPMENT	07/jul/2025	09:00	07/jul/2025	18:00		PLANNED	Requested	
762	RQ225875	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AURAIYA(NT)-SIKANDRA(UP) (PG) CKT-1	POWERGRID	D	C& Tan delta measurement of Line CT, IR measurement of Line surge arrester, timing, CRM, DCRM C& Tan delta measurement of GC of CB and preventive maintenance as per format	07/jul/2025	08:00	07/jul/2025	18:00		PLANNED	Requested	
763	RQ225894	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SITARGANJ(PG)-CBGANJ(UP) (PG) CKT-1	POWERGRID	D	WIRING OF BAY EQUIPMENT TO BE TERMINATED IN NEW BUS BAR PANEL (TO BE COMMISSIONED).	03/jul/2025	09:00	03/jul/2025	17:00		PLANNED	Requested	
764	RQ225893	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-ALLAHABADREWAD(UP) (PG) CKT-1	POWERGRID	D	Line and bay AMP Works at Prayagraj SS	02/jul/2025	09:00	02/jul/2025	18:00		PLANNED	Requested	
765	RQ225242	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV THAR SURYA1 SL_BKN_PG (TS1PL)-BIKANER(PG) (THAR SURYA1) CKT-1		D	Line Bay AMP	30/jul/2025	18:00	30/jul/2025	23:00		PLANNED	Requested	
766	RQ225241	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TATA NOORSAR SL_BKN_PG (TPGEL)-BIKANER(PG) (TPGEL) CKT-1		D	Line Bay AMP	29/jul/2025	18:00	29/jul/2025	23:00		PLANNED	Requested	
767	RQ225285	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1		D	Insert additional glass disc work by Kota & Chittorgarh	25/jul/2025	08:00	30/jul/2025	18:00	Non auto for 220 kv RAPPB-Chittorgarh Ckt-2	PLANNED	Requested	
768	RQ225168	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJ3L PSS HB_FGRAH_PG (AHEJ3L) (AHEJ3L) CKT-1		D	AMP Related work	24/jul/2025	18:00	25/jul/2025	23:59		PLANNED	Requested	
769	RQ225816	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-KARTARPUR(PG) (PSTCL) CKT-2		D	FOR LBB & 220KV BUS BAR PROT RETROFITTING	23/jul/2025	10:00	23/jul/2025	15:00	Kindly approve.	PLANNED	Requested	
770	RQ225240	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BIKANER(PG)-SBSRPC_11 SL_BKN_PG (SBSRPC-11) (SBSRPC-11) CKT-1		D	Line Bay AMP	22/jul/2025	18:00	22/jul/2025	23:00		PLANNED	Requested	
771	RQ226011	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-NEHRIAN(HP) (PG) CKT-1		D	AR in Non auto required for safety purpose.	22/jul/2025	10:00	22/jul/2025	18:00	Kindly approve.	PLANNED	Requested	
772	RQ226003	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-NEHRIAN(HP) (PG) CKT-2		D	RECTIFIATION OF DEFECTS OBSERVED DURING AUDIT	22/jul/2025	10:00	22/jul/2025	18:00	Kindly approve.	PLANNED	Requested	
773	RQ225167	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-DEVIKOT SL_FTHG2 (INTPC_DEVIKOT) (INTPC_DEVIKOT) CKT-1		D	AMP Related work	21/jul/2025	18:00	22/jul/2025	23:59		PLANNED	Requested	
774	RQ225206	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHADLA_2 (PG)-AVAADA SUNRAYS_SL_BHD2_PG (AVAADA_SUNRAYS) (AVAADA_SUNRAYS) CKT-1		D	Attending COE Protection Observations, CT Oil Sampling	21/jul/2025	18:00	21/jul/2025	23:00		PLANNED	Requested	
775	RQ226002	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-NEHRIAN(HP) (PG) CKT-1		D	RECTIFIATION OF DEFECTS OBSERVED DURING AUDIT	21/jul/2025	10:00	21/jul/2025	18:00	Kindly approve.	PLANNED	Requested	
776	RQ226010	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-NEHRIAN(HP) (PG) CKT-2		D	AR in Non auto required for safety purpose.	21/jul/2025	10:00	21/jul/2025	18:00	Kindly approve.	PLANNED	Requested	

777	RQ225815	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-KARTARPUR(P5) (PSTCL) CKT-1		D	FOR LBB & 220KV BUS BAR PROT RETROFITTING	21/Jul/2025	10:00	21/Jul/2025	15:00	Kindly approve.	PLANNED	Requested	
778	RQ225205	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHADLA_2 (PG)-AEGPL_SL_BHD2_P G (AMP ENERGY GREEN PRIVATE LIMITED) CKT-1		D	Attending COE Protection Observations, CT Oil Sampling	20/Jul/2025	18:00	20/Jul/2025	23:00		PLANNED	Requested	
779	RQ225204	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NOKHRA SL_BHD2 (NTPC)-BHADLA_2 (PG) (NTPC_NOKHRA) CKT-1		D	Attending COE Protection Observations, CT Oil Sampling	19/Jul/2025	18:00	19/Jul/2025	23:00		PLANNED	Requested	
780	RQ225286	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(R5) (PG) CKT-2		D	Insert additional glass disc work by Kota & Chittorgarh	19/Jul/2025	08:00	24/Jul/2025	18:00	Non auto for 220 kV RAPPB-Chittorgarh Ckt-1	PLANNED	Requested	
781	RQ225203	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHADLA(PG)-ACME SOLAR(ACM) (ACME) CKT-1		D	Attending COE Protection Observations, CT Oil Sampling	18/Jul/2025	18:00	18/Jul/2025	23:00		PLANNED	Requested	
782	RQ225804	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-RAILWAYHR(RLY) (HVPNL) CKT-1		D	LINE & BAY EQUIPMENT AMP WORKS	18/Jul/2025	09:00	18/Jul/2025	18:00	Kindly approve.	PLANNED	Requested	
783	RQ225160	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHLWARA(RS) (PG) CKT-2		D	For attending S/D nature defects	18/Jul/2025	08:00	18/Jul/2025	18:00	Non auto of 220 KV Anta-Bhlwara CK1	PLANNED	Requested	
784	RQ225202	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABCRENEW_RJ01_SL_BHD2_PG-BHADLA_2 (PG) (ABC RJ01) CKT-1		D	Attending COE Protection Observations, CT Oil Sampling	17/Jul/2025	18:00	17/Jul/2025	23:00		PLANNED	Requested	
785	RQ225166	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJ2L PSS HB_FGRAH_PG (AHEJ2L) (AHEJ2L) CKT-1		D	AMP Related work	17/Jul/2025	18:00	18/Jul/2025	23:59		PLANNED	Requested	
786	RQ225803	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAHADURGARH(P5)-PATIALA(PG) (PSTCL) CKT-2		D	Testing of 220 KV TBC Bus after retrofitting of relays	17/Jul/2025	13:00	17/Jul/2025	16:00	Kindly approve.	PLANNED	Requested	
787	RQ225802	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAHADURGARH(P5)-PATIALA(PG) (PSTCL) CKT-1		D	Testing of 220 KV TBC Bus after retrofitting of relays	17/Jul/2025	09:00	17/Jul/2025	12:00	Kindly approve.	PLANNED	Requested	
788	RQ225159	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHLWARA(RS) (PG) CKT-1		D	For attending S/D nature defects	17/Jul/2025	08:00	17/Jul/2025	18:00	Non Auto of 220 KV Anta-Bhlwara CK2	PLANNED	Requested	
789	RQ225201	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SEORA_SL_BHD2_P G (MEGA_SURYAURJA)-BHADLA_2 (PG) (MEGA_SURYAURJA) CKT-1		D	Attending COE Protection Observations, CT Oil Sampling	16/Jul/2025	18:00	16/Jul/2025	23:00		PLANNED	Requested	
790	RQ225801	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PATIALA(PG)-ABLOWAL(P5) (PSTCL) CKT-2		D	Testing of 220 KV TBC Bus after retrofitting of relays	16/Jul/2025	17:00	16/Jul/2025	20:00	Kindly approve.	PLANNED	Requested	
791	RQ225800	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PATIALA(PG)-ABLOWAL(P5) (PSTCL) CKT-1		D	Testing of 220 KV TBC Bus after retrofitting of relays	16/Jul/2025	13:00	16/Jul/2025	16:00	Kindly approve.	PLANNED	Requested	
792	RQ225814	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-KANJAL(P5) (PSTCL) CKT-2		D	FOR LBB & 220KV BUS BAR PROT RETROFITTING	16/Jul/2025	10:00	16/Jul/2025	15:00	Kindly approve.	PLANNED	Requested	
793	RQ225799	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PATIALA(PG)-NABHA(P5) (PSTCL) CKT-2		D	Testing of 220 KV TBC Bus after retrofitting of relays	16/Jul/2025	09:00	16/Jul/2025	12:00	Kindly approve.	PLANNED	Requested	
794	RQ225300	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARH(RS) (PG) CKT-1		D	For attending S/D nature defects	16/Jul/2025	08:00	16/Jul/2025	18:00	S/D required timely	PLANNED	Requested	
795	RQ225200	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHADLA_2 (PG)-RSDCL(PSS4)_SL_BH D2_PG (RSDCL) CKT-1		D	Attending COE Protection Observations, CT Oil Sampling	15/Jul/2025	18:00	15/Jul/2025	23:00		PLANNED	Requested	
796	RQ225798	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PATIALA(PG)-NABHA(P5) (PSTCL) CKT-1		D	Testing of 220 KV TBC Bus after retrofitting of relays	15/Jul/2025	17:00	15/Jul/2025	20:00	Kindly approve.	PLANNED	Requested	
797	RQ226006	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-1		D	For restoration of snapped conductor between span 142-143 of 220 KV S/C Salal Jammu TL-1.	15/Jul/2025	09:00	16/Jul/2025	17:00	Kindly approve.	PLANNED	Requested	
798	RQ225199	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHADLA_2 (PG)-RSDCL(PSS2)_SL_BH D2_PG (RSDCL) CKT-1		D	Attending COE Protection Observations, CT Oil Sampling	14/Jul/2025	18:00	14/Jul/2025	23:00		PLANNED	Requested	
799	RQ225813	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-KANJAL(P5) (PSTCL) CKT-1		D	FOR LBB & 220KV BUS BAR PROT RETROFITTING	14/Jul/2025	10:00	14/Jul/2025	15:00	Kindly approve.	PLANNED	Requested	
800	RQ225176	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(PG)-HISSAR IA(HV) (PG) CKT-1		C	For Relay Testing	14/Jul/2025	08:00	14/Jul/2025	08:00		PLANNED	Requested	

801	RQ225177	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(PG)-HISSAR IA(HV) (PG) CKT-2		C	For Relay Testing	14/Jul/2025	08:00	14/Jul/2025	08:00		PLANNED	Requested	
802	RQ225287	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBAR(RS) (PG) CKT-1		D	Insert additional glass disc work	14/Jul/2025	08:00	19/Jul/2025	18:00	S/D required timely	PLANNED	Requested	
803	RQ225311	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANKROLI(PG)-KANKROLI(RS) (RS) CKT-2		D	FOR AMP WORKS	11/Jul/2025	09:00	11/Jul/2025	18:00	AMP WORK	PLANNED	Requested	
804	RQ225280	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2		D	Insert additional glass disc work	11/Jul/2025	08:00	17/Jul/2025	18:00	Non auto mode for 220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1, MOST URGENT	PLANNED	Requested	
805	RQ225797	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAHADURGARH(P)-PATIALA(PG) (PSTCL) CKT-2		D	Testing of 220 KV Bus-2 after retrofitting of relays	10/Jul/2025	13:00	10/Jul/2025	16:00	Kindly approve.	PLANNED	Requested	
806	RQ225994	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANCHKULA-CHANDIGARH SEC-47 (PG) CKT-2		C	CABLE TERMINATION, STRAIGHT THROUGH JOINTING, SWITCHOVER, JUMPERING & COMMISSIONING WORK- SPARE CABLE CHARGING WORK	10/Jul/2025	10:00	14/Jul/2025	18:00	Kindly approve.	PLANNED	Requested	
807	RQ226009	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-NEHRIAN(HP) (PG) CKT-1		D	AR in Non auto required for safety purpose.	10/Jul/2025	09:00	10/Jul/2025	17:00	Kindly approve.	PLANNED	Requested	
808	RQ225796	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAHADURGARH(P)-PATIALA(PG) (PSTCL) CKT-1		D	Testing of 220 KV Bus-2 after retrofitting of relays	10/Jul/2025	09:00	10/Jul/2025	12:00	Kindly approve.	PLANNED	Requested	
809	RQ225998	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-NEHRIAN(HP) (PG) CKT-2		D	For TL AMP work and attending shutdown nature defects	10/Jul/2025	09:00	10/Jul/2025	17:00	Kindly approve.	PLANNED	Requested	
810	RQ225795	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PATIALA(PG)-ABLOWAL(P) (PSTCL) CKT-2		D	Testing of 220 KV Bus-2 after retrofitting of relays	09/Jul/2025	17:00	09/Jul/2025	20:00	Kindly approve.	PLANNED	Requested	
811	RQ225812	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MEHAL- KALAN(P) (PSTCL) CKT-2		D	Bus Bar relay retrofitting work of 220 kv Bus-1 & hotspot attending work	09/Jul/2025	14:00	09/Jul/2025	18:00	Kindly approve.	PLANNED	Requested	
812	RQ225794	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PATIALA(PG)-ABLOWAL(P) (PSTCL) CKT-1		D	Testing of 220 KV Bus-2 after retrofitting of relays	09/Jul/2025	13:00	09/Jul/2025	16:00	Kindly approve.	PLANNED	Requested	
813	RQ225342	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-GONER(RS) (RS) CKT-1		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	09/Jul/2025	09:00	11/Jul/2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Requested	
814	RQ225305	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-SEZJAIPUR(RS) (RS) CKT-1		D	Line Bay AMP	09/Jul/2025	09:00	09/Jul/2025	18:00		PLANNED	Requested	
815	RQ225810	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-BADNI KALAN(P) (PSTCL) CKT-1		D	Bus Bar relay retrofitting work of 220 kv Bus-1 & hotspot attending work	09/Jul/2025	09:00	09/Jul/2025	13:00	Kindly approve.	PLANNED	Requested	
816	RQ225793	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PATIALA(PG)-NABHA(P) (PSTCL) CKT-2		D	Testing of 220 KV Bus-2 after retrofitting of relays	09/Jul/2025	09:00	09/Jul/2025	12:00	Kindly approve.	PLANNED	Requested	
817	RQ225792	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PATIALA(PG)-NABHA(P) (PSTCL) CKT-1		D	Testing of 220 KV Bus-2 after retrofitting of relays	08/Jul/2025	17:00	08/Jul/2025	20:00	Kindly approve.	PLANNED	Requested	
818	RQ225811	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MEHAL- KALAN(P) (PSTCL) CKT-1		D	Bus Bar relay retrofitting work of 220 kv Bus-1 & hotspot attending work	08/Jul/2025	14:00	08/Jul/2025	18:00	Kindly approve.	PLANNED	Requested	
819	RQ225809	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-AJITWAL(P) (PSTCL) CKT-1		D	Bus Bar relay retrofitting work of 220 kv Bus-1 & hotspot attending work	08/Jul/2025	09:00	08/Jul/2025	13:00	Kindly approve.	PLANNED	Requested	
820	RQ225997	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-NEHRIAN(HP) (PG) CKT-1		D	For TL AMP work and attending shutdown nature defects	08/Jul/2025	09:00	08/Jul/2025	17:00	Kindly approve.	PLANNED	Requested	
821	RQ225263	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-MODIPURAM_2 (UP) (UP) CKT-1		C	Rectification of P.D defect in 220kv Main Bus-1	08/Jul/2025	09:00	11/Jul/2025	23:00	Along with 220kv Main Bus-1	PLANNED	Requested	
822	RQ225348	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PIRANKALIYAR(UK)-ROORKEE(PG) (PTCL) CKT-3		D	relay retrofitment work	08/Jul/2025	09:00	08/Jul/2025	18:00		PLANNED	Requested	
823	RQ225310	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANKROLI(PG)-KANKROLI(RS) (RS) CKT-1		D	FOR AMP WORKS	08/Jul/2025	09:00	08/Jul/2025	18:00	AMP WORK	PLANNED	Requested	
824	RQ225265	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-BAGHPAT(UP) (UP) CKT-2		C	Rectification of P.D defect in 220kv Main Bus-1	08/Jul/2025	09:00	11/Jul/2025	23:00	Along with 220kv Main Bus-1	PLANNED	Requested	
825	RQ225264	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-BAGHPAT(UP) (UP) CKT-1		C	Rectification of P.D defect in 220kv Main Bus-1	08/Jul/2025	09:00	11/Jul/2025	23:00	Along with 220kv Main Bus-1	PLANNED	Requested	

826	RQ226008	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-NEHRUAN(HP) (PG) CKT-2		D	AR in Non auto required for safety purpose.	08/Jul/2025	09:00	08/Jul/2025	17:00	Kindly approve.	PLANNED	Requested	
827	RQ225807	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(P5) (PSTCL) CKT-3		D	Bus Bar relay retrofitting work of 220 kV Bus-1 & hotspot attending work	07/Jul/2025	14:00	07/Jul/2025	18:00	Kindly approve.	PLANNED	Requested	
828	RQ225808	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(P5) (PSTCL) CKT-4		D	Bus Bar relay retrofitting work of 220 kV Bus-1 & hotspot attending work	07/Jul/2025	14:00	07/Jul/2025	18:00	Kindly approve.	PLANNED	Requested	
829	RQ225347	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PIRANKALIYAR(UK)-ROORKEE(PG) (PTCUL) CKT-2		D	relay retrofitment work	07/Jul/2025	09:00	07/Jul/2025	18:00		PLANNED	Requested	
830	RQ225304	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-VATIKA(R5) (RS) CKT-2		D	Line Bay AMP	07/Jul/2025	09:00	07/Jul/2025	18:00		PLANNED	Requested	
831	RQ225805	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(P5) (PSTCL) CKT-1		D	Bus Bar relay retrofitting work of 220 kV Bus-1 & hotspot attending work	07/Jul/2025	09:00	07/Jul/2025	13:00	Kindly approve.	PLANNED	Requested	
832	RQ225806	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(P5) (PSTCL) CKT-2		D	Bus Bar relay retrofitting work of 220 kV Bus-1 & hotspot attending work	07/Jul/2025	09:00	07/Jul/2025	13:00	Kindly approve.	PLANNED	Requested	
833	RQ225290	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-SAWAIMADHOPUR(R5) (PG) CKT-1		D	Insert additional glass disc work	07/Jul/2025	08:00	12/Jul/2025	18:00	Non auto for 220 kV Anta(NTPC)-Lalsot(R5) tl	PLANNED	Requested	
834	RQ225224	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PGPL_SL_BIK2_PG-BIKANER_2 (PBTSLS) (PRERAK GREENTECH PVT LTD) CKT-1		D	For Bay Extension works	06/Jul/2025	17:00	10/Jul/2025	23:00		PLANNED	Requested	
835	RQ225226	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SRIPL_SL_BIK2_PG-BIKANER_2 (PBTSLS) (SERENTICA_R4PL_BIK2) CKT-1		D	For Bay Extension works & AMP works	06/Jul/2025	17:00	10/Jul/2025	23:00		PLANNED	Requested	
836	RQ225227	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BIKANER_2 (PBTSLS)-JGCPL_SL_BIK2_PG (JUNIPER_NEPL) CKT-1		D	For Bay Extension works	06/Jul/2025	17:00	10/Jul/2025	23:00		PLANNED	Requested	
837	RQ225225	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GRIANPSS_BIK2_(A MPLUS)-BIKANER_2 (PBTSLS) (GRIAN ENERGY PRIVATE LIMITED) CKT-1		D	For Bay Extension works	06/Jul/2025	17:00	10/Jul/2025	23:00		PLANNED	Requested	
838	RQ225228	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BTPSL_SL_BIK2_PG-BIKANER_2 (PBTSLS) (BANDERWALA_TPS L) CKT-1		D	For Bay Extension works & AMP works	06/Jul/2025	17:00	07/Jul/2025	23:00		PLANNED	Requested	
839	RQ225346	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PIRANKALIYAR(UK)-ROORKEE(PG) (PTCUL) CKT-1		D	relay retrofitment work	05/Jul/2025	09:00	05/Jul/2025	18:00		PLANNED	Requested	
840	RQ225303	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-VATIKA(R5) (RS) CKT-1		D	Line Bay AMP	05/Jul/2025	09:00	05/Jul/2025	18:00		PLANNED	Requested	
841	RQ225791	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAHADURGARH(P5)-PATIALA(PG) (PSTCL) CKT-2		D	Testing of 220 KV Bus-1 after retrofitting of relays	04/Jul/2025	13:00	04/Jul/2025	16:00	Kindly approve.	PLANNED	Requested	
842	RQ225790	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAHADURGARH(P5)-PATIALA(PG) (PSTCL) CKT-1		D	Testing of 220 KV Bus-1 after retrofitting of relays	04/Jul/2025	09:00	04/Jul/2025	12:00	Kindly approve.	PLANNED	Requested	
843	RQ225315	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KOTPUTLI(PG)-MANOHARPUR(R5) (RS) CKT-1		D	For AMP work and Relay Testing at Kotputli Substation	04/Jul/2025	09:00	04/Jul/2025	20:00	For AMP work and Relay Testing at Kotputli Substation	PLANNED	Requested	
844	RQ225789	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PATIALA(PG)-ABLOWAL(P5) (PSTCL) CKT-2		D	Testing of 220 KV Bus-1 after retrofitting of relays	03/Jul/2025	17:00	03/Jul/2025	20:00	Kindly approve.	PLANNED	Requested	
845	RQ225788	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PATIALA(PG)-ABLOWAL(P5) (PSTCL) CKT-1		D	Testing of 220 KV Bus-1 after retrofitting of relays	03/Jul/2025	13:00	03/Jul/2025	16:00	Kindly approve.	PLANNED	Requested	
846	RQ225314	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KOTPUTLI(PG)-KOTPUTLI(R5) (RS) CKT-1		D	For AMP work and Relay Testing at Kotputli Substation	03/Jul/2025	09:00	03/Jul/2025	20:00	For AMP work and Relay Testing at Kotputli Substation	PLANNED	Requested	
847	RQ225302	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-CHAKSU(R5) (RS) CKT-1		D	Line Bay AMP	03/Jul/2025	09:00	03/Jul/2025	18:00		PLANNED	Requested	
848	RQ225345	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ROORKEE(PG)-RAMNAGAR(UK) (PTCUL) CKT-1		D	relay retrofitment work	03/Jul/2025	09:00	03/Jul/2025	18:00		PLANNED	Requested	
849	RQ225787	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PATIALA(PG)-NABHA(P5) (PSTCL) CKT-2		D	Testing of 220 KV Bus-1 after retrofitting of relays	03/Jul/2025	09:00	03/Jul/2025	12:00	Kindly approve.	PLANNED	Requested	
850	RQ225786	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PATIALA(PG)-NABHA(P5) (PSTCL) CKT-1		D	Testing of 220 KV Bus-1 after retrofitting of relays	02/Jul/2025	17:00	02/Jul/2025	20:00	Kindly approve.	PLANNED	Requested	

851	RQ225313	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KOTPUTLI(PG)-BANSUR(RS) (RS) CKT-2		D	For Relay Testing at Kotputli Substation	02/Jul/2025	09:00	02/Jul/2025	20:00	For Relay Testing at Kotputli Substation	PLANNED	Requested	
852	RQ225993	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHANDIGARH SEC-47 -PANCHKULA (PG) CKT-1		C	CABLE TERMINATION, STRAIGHT THROUGH JOINTING, SWITCHOVER, JUMPERING & COMMISSIONING WORK- SPARE CABLE CHARGING WORK	01/Jul/2025	10:00	05/Jul/2025	18:00	Kindly approve.	PLANNED	Requested	
853	RQ225301	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-GONER(RS) (RS) CKT-1		D	Line Bay AMP	01/Jul/2025	09:00	01/Jul/2025	18:00		PLANNED	Requested	
854	RQ225341	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-VATIKA(RS) (RS) CKT-1		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	01/Jul/2025	09:00	03/Jul/2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Requested	
855	RQ225785	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-ZIANKOTE(JK) (PDD JK) CKT-1		C	Under ADDCAP vide CERC petition No 470/TT/2020 dated 14.10.2021 FOR CT REPLACEMENT	01/Jul/2025	09:00	02/Jul/2025	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
856	RQ225312	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KOTPUTLI(PG)-BANSUR(RS) (RS) CKT-1		D	For Relay Testing at Kotputli Substation	01/Jul/2025	09:00	01/Jul/2025	20:00	For Relay Testing at Kotputli Substation	PLANNED	Requested	
857	RQ225278	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_C(NP)-ANTA(NT) (PG) CKT-1		D	Insert additional glass disc work	01/Jul/2025	08:00	07/Jul/2025	18:00	S/D required timely	PLANNED	Requested	
858	RQ225279	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1		D	Insert additional glass disc work	01/Jul/2025	08:00	07/Jul/2025	18:00	Non auto mode for 220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2, MOST URGENT	PLANNED	Requested	
859	RQ225289	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1		D	Insert additional glass disc work	01/Jul/2025	08:00	07/Jul/2025	18:00	Non auto for 220 kv Anta(NTPC)-Swaimadhopur(RS) tl	PLANNED	Requested	
860	RQ225964	OCC_232	sldchp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHAR(BB)-KANGOO(HP) (HP) CKT-1	HPPTCL	D	Connection of droppers with 220 kv Dehar-Kangoo ckt-2 for charging of new line bay	25/Jul/2025	09:00	25/Jul/2025	13:00		PLANNED	Requested	
861	RQ225841	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SOHAWAL(PG)-AYODHYA (UP) (UP) CKT-1	UPPTCL	D	For Relay Testing & scheme updation	23/Jul/2025	09:00	23/Jul/2025	18:00		PLANNED	Requested	
862	RQ225933	OCC_232	napp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NAPP(NP)-ATRAULI(UP) (UP) CKT-1	UPPTCL	D	220KV Bus-B Busbar differential testing	17/Jul/2025	08:00	17/Jul/2025	20:00		PLANNED	Requested	
863	RQ225922	OCC_232	napp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NAPP(NP)-KHURJA(UP) (UP) CKT-1	UPPTCL	D	220KV Bus-B Busbar differential testing	15/Jul/2025	08:00	15/Jul/2025	20:00		PLANNED	Requested	
864	RQ225843	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AZIZPUR (UP)-SHAHJAHANPUR(PG) (UP) CKT-2	UPPTCL	D	AMP of Line equipments of 220 KV SHAHJAHANPUR (PG) - AJIIPUR (UP) CKT-2 Line	12/Jul/2025	10:00	12/Jul/2025	18:00		PLANNED	Requested	
865	RQ225842	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SOHAWAL(PG)-SOHAWAL(UP) (UP) CKT-2	UPPTCL	D	Line BAY MAINTENANCE	10/Jul/2025	09:00	10/Jul/2025	18:00		PLANNED	Requested	
866	RQ225081	OCC_232	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARSAWAN(UP)-KHODRI(UK) (UP) CKT-1	UPPTCL	D	* Looping Choooping of Tree in Line Coridor and Jumper Tightening and Other Related work.	03/Jul/2025	09:00	07/Jul/2025	18:00		PLANNED	Requested	
867	RQ225920	OCC_232	napp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NAPP(NP)-DEBAI(UP) (UP) CKT-1	UPPTCL	C	(1) Replacement of existing ABCB type breaker with SF6 breaker (2) 220KV Bus-B Busbar differential testing	01/Jul/2025	08:00	12/Jul/2025	18:00		PLANNED	Requested	
868	RQ225097	OCC_232	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAR(NT)-RAEBAREILLY(PG) (UP) CKT-2	UPPTCL	C	This shutdown proposed for tower height raising of 220kv NTPC-PGQIL(RBL)	01/Jul/2025	08:00	15/Jul/2025	18:00		PLANNED	Requested	
869	RQ225957	OCC_232	sldchp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHAR-GANGUWAL (BB) CKT-1	BBMB	D	Connection of droppers with 220 kv Dehar-Kangoo ckt-2 for charging of new line bay	22/Jul/2025	10:00	22/Jul/2025	15:00		PLANNED	Requested	
870	RQ226124	OCC_232	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2	BBMB	D	For Bay Maintenance, Line patrolling & Tree trimming	16/Jul/2025	08:00	16/Jul/2025	18:00		PLANNED	Requested	
871	RQ226122	OCC_232	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-CHIRAWA(RS) (BB) CKT-1	BBMB	D	For tree trimming under the line, requiring shutdown and routine maintenance of associated equipments	15/Jul/2025	08:00	15/Jul/2025	18:00		PLANNED	Requested	
872	RQ226123	OCC_232	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1	BBMB	D	For Bay Maintenance, Line patrolling & Tree trimming	15/Jul/2025	08:00	15/Jul/2025	18:00		PLANNED	Requested	
873	RQ226138	OCC_232	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HEERAPURA(RS)-MANSAROVAR(RS) (PG) CKT-1	POWERGRD,RRVPNL	D	Quarterly maintenance of Bay Equipment	16/Jul/2025	08:00	16/Jul/2025	18:00		PLANNED	Requested	
874	RQ226208	OCC_232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HEERAPURA(RS)-MANSAROVAR(RS) (PG) CKT-1	POWERGRD,RRVPNL	D	AMP Work	11/Jul/2025	09:00	11/Jul/2025	18:00		PLANNED	Requested	
875	RQ226137	OCC_232	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-BHARATPUR(RS) (PG) CKT-1	POWERGRD,RRVPNL	D	maintenance of line and bay at 220KV GSS RVPN, Bharatpur	11/Jul/2025	08:00	11/Jul/2025	18:00		PLANNED	Requested	

876	RQ226150	OCC_232	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-BAGRU(RS) (PG) CKT-1	POWERGRID,RRVPTCL	D	For quarterly maintenance work of whole grid sub-station	07/jul/2025	08:00	07/jul/2025	18:00		PLANNED	Requested	
877	RQ226110	OCC_232	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-1	DTL	D	for tree trimming work	10/jul/2025	05:00	10/jul/2025	09:00	load managed by dtl	PLANNED	Requested	
878	RQ226111	OCC_232	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-2	DTL	D	for tree trimming work	03/jul/2025	05:00	03/jul/2025	09:00	load managed by dtl	PLANNED	Requested	
879	RQ225849	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-KIDWAI NAGAR KANPUR (UP) (PG) CKT-1	POWERGRID,UPPTCL	D	AMP of line bay equipment at Kanpur	06/jul/2025	09:00	06/jul/2025	18:00		PLANNED	Requested	
880	RQ225096	OCC_232	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAR(NT)-RAEBAREILLY(PG) (PG) CKT-1	POWERGRID,UPPTCL	C	* This shutdown proposed for tower height raising of 220kv NTPC-PGCIL(RBL) line due to proposed Trumpet construction of Ganga	01/jul/2025	08:00	15/jul/2025	18:00		PLANNED	Requested	
881	RQ225668	OCC_232	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)		D	For Replacement of 220kV ICT-2 20289b to Bus-2 Droppers	30/jul/2025	09:00	30/jul/2025	18:00	Kindly approve.	PLANNED	Requested	
882	RQ225396	OCC_232	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 6		D	Bay Extension, LBB Testing, Attending Hotspot	23/jul/2025	18:00	24/jul/2025	23:00		PLANNED	Requested	
883	RQ225380	OCC_232	cpcc1_sd	BUS	220KV BUS 2 AT SIKAR(PG)		D	FOR AMP RELATED WORK , BUS BAR TESTING	22/jul/2025	09:00	22/jul/2025	18:45		PLANNED	Requested	
884	RQ225395	OCC_232	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 5		D	Bay Extension, LBB Testing, Attending Hotspot	21/jul/2025	18:00	22/jul/2025	23:00		PLANNED	Requested	
885	RQ225379	OCC_232	cpcc1_sd	BUS	220KV BUS 1 AT SIKAR(PG)		D	FOR AMP RELATED WORK , BUS BAR TESTING	21/jul/2025	09:00	21/jul/2025	18:45		PLANNED	Requested	
886	RQ225433	OCC_232	cpcc1_sd	BUS	220KV BUS 1 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (Busbar Relay Stability Test)	21/jul/2025	09:00	22/jul/2025	20:00		PLANNED	Requested	
887	RQ225394	OCC_232	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 4		D	Bay Extension, LBB Testing, Attending Hotspot	19/jul/2025	18:00	20/jul/2025	23:00		PLANNED	Requested	
888	RQ225432	OCC_232	cpcc1_sd	BUS	220KV BUS 2 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (Bus Bar Relay Stability Test)	19/jul/2025	09:00	20/jul/2025	20:00		PLANNED	Requested	
889	RQ225393	OCC_232	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 3		D	Bay Extension, LBB Testing, Attending Hotspot	17/jul/2025	18:00	18/jul/2025	23:00		PLANNED	Requested	
890	RQ225392	OCC_232	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 2		D	Bay Extension, LBB Testing, Attending Hotspot	15/jul/2025	18:00	16/jul/2025	23:00		PLANNED	Requested	
891	RQ225397	OCC_232	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTS) - BUS 1		D	For Bay Extension works	15/jul/2025	17:00	16/jul/2025	23:00		PLANNED	Requested	
892	RQ225417	OCC_232	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 6		D	For compliance of CoE audit and AM Circulars & AMP WORK	15/jul/2025	17:00	15/jul/2025	23:00		PLANNED	Requested	
893	RQ225416	OCC_232	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 5		D	For compliance of CoE audit and AM Circulars & AMP WORK	14/jul/2025	17:00	14/jul/2025	23:00		PLANNED	Requested	
894	RQ225391	OCC_232	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 1		D	Bay Extension, LBB Testing, Attending Hotspot	13/jul/2025	18:00	14/jul/2025	23:00		PLANNED	Requested	
895	RQ225415	OCC_232	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 4		D	For compliance of CoE audit and AM Circulars & AMP WORK	12/jul/2025	17:00	12/jul/2025	23:00		PLANNED	Requested	
896	RQ225652	OCC_232	cpcc2_sd	BUS	220KV BUS 2 AT NALLAGARH(PG)		C	For ICT-4 Augmentation work at Nalagarh ss	12/jul/2025	09:00	14/jul/2025	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
897	RQ225414	OCC_232	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 3		D	For compliance of CoE audit and AM Circulars & AMP WORK	11/jul/2025	17:00	11/jul/2025	23:00		PLANNED	Requested	
898	RQ225400	OCC_232	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTS) - BUS 5		D	For Bay Extension works	11/jul/2025	17:00	14/jul/2025	23:00		PLANNED	Requested	
899	RQ225406	OCC_232	cpcc1_sd	BUS	220 KV BIKANER(PG) - BUS 2		D	FOR AMP RELATED WORK	11/jul/2025	17:00	11/jul/2025	23:00		PLANNED	Requested	
900	RQ225413	OCC_232	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 2		D	For compliance of CoE audit and AM Circulars & AMP WORK	10/jul/2025	17:00	10/jul/2025	23:00		PLANNED	Requested	
901	RQ225405	OCC_232	cpcc1_sd	BUS	220 KV BIKANER(PG) - BUS 1		D	FOR AMP RELATED WORK	10/jul/2025	17:00	10/jul/2025	23:00		PLANNED	Requested	
902	RQ225660	OCC_232	cpcc2_sd	BUS	220KV BUS 2 AT NEWWANPOH(PG)		D	AMP Work	10/jul/2025	09:00	10/jul/2025	18:00	Kindly approve.	PLANNED	Requested	
903	RQ225427	OCC_232	cpcc1_sd	BUS	220KV BUS 1 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (Bus Stability Test)	10/jul/2025	09:00	10/jul/2025	20:00		PLANNED	Requested	
904	RQ225662	OCC_232	cpcc2_sd	BUS	220KV BUS 2 AT MOGA(PG)		C	Bus Bar relay retrofitting work in 220 kV Bus-2 & hotspot attending work	10/jul/2025	08:00	11/jul/2025	18:00	Kindly approve.	PLANNED	Requested	
905	RQ225412	OCC_232	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 1		D	For compliance of CoE audit and AM Circulars & AMP WORK	09/jul/2025	17:00	09/jul/2025	23:00		PLANNED	Requested	
906	RQ225426	OCC_232	cpcc1_sd	BUS	220KV BUS 2 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (Bus Stability Test)	09/jul/2025	09:00	09/jul/2025	20:00		PLANNED	Requested	
907	RQ225651	OCC_232	cpcc2_sd	BUS	220KV BUS 1 AT NALLAGARH(PG)		C	For ICT-4 Augmentation work at Nalagarh ss	09/jul/2025	09:00	11/jul/2025	18:00	Under construction head. Kindly approve.	PLANNED	Requested	
908	RQ225665	OCC_232	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)		D	For Replacement of 220kV Pampore-1 20789A to Bus-1 Droppers, The Droppers are of short length and need replacement-	08/jul/2025	09:00	08/jul/2025	18:00	Kindly approve.	PLANNED	Requested	
909	RQ225409	OCC_232	cpcc1_sd	BUS	220KV BUS 1 AT BAGHPAT(PG)		C	Rectification of P.D defect in 220kV Main Bus-1	08/jul/2025	09:00	11/jul/2025	23:00	Along with requested transmission lines.	PLANNED	Requested	
910	RQ225656	OCC_232	cpcc2_sd	BUS	220KV BUS 2 AT PATIALA(PG)		C	Testing of 220 KV Bus- 2 after retrofitting of relays	07/jul/2025	09:00	10/jul/2025	18:00	Kindly approve.	PLANNED	Requested	
911	RQ225661	OCC_232	cpcc2_sd	BUS	220KV BUS 1 AT MOGA(PG)		C	Bus Bar relay retrofitting work in 220 kV Bus-1 & hotspot attending work	07/jul/2025	08:00	09/jul/2025	18:00	Kindly approve.	PLANNED	Requested	

912	RQ225399	OCC_232	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTS) - BUS 3		D	For Bay Extension works	06/Jul/2025	17:00	10/Jul/2025	23:00		PLANNED	Requested	
913	RQ225423	OCC_232	cpcc1_sd	BUS	220KV BUS 2 AT KANKROLI(PG)		D	Bay Extension Work	03/Jul/2025	09:00	04/Jul/2025	18:00		PLANNED	Requested	
914	RQ225659	OCC_232	cpcc2_sd	BUS	220KV BUS 1 AT NEWWANPOH(PG)		D	AMP Work	03/Jul/2025	09:00	03/Jul/2025	18:00	Kindly approve.	PLANNED	Requested	
915	RQ225398	OCC_232	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTS) - BUS 2		D	For Bay Extension works	01/Jul/2025	17:00	05/Jul/2025	23:00		PLANNED	Requested	
916	RQ225422	OCC_232	cpcc1_sd	BUS	220KV BUS 1 AT KANKROLI(PG)		D	Bay Extension Work	01/Jul/2025	09:00	02/Jul/2025	18:00		PLANNED	Requested	
917	RQ225655	OCC_232	cpcc2_sd	BUS	220KV BUS 1 AT PATIALA(PG)		C	Testing of 220 KV Bus-1 after retrofitting of relays	01/Jul/2025	09:00	04/Jul/2025	18:00	Kindly approve.	PLANNED	Requested	
918	RQ225710	OCC_232	cpcc3_sd	BUS	220KV BUS 2 AT SITARGANI(PG)	POWERGRID	D	WIRING OF BAY EQUIPMENT TO BE TERMINATED IN NEW BUS BAR PANEL (TO BE COMMISSIONED).	29/Jul/2025	09:00	29/Jul/2025	17:00		PLANNED	Requested	
919	RQ225711	OCC_232	cpcc3_sd	BUS	220KV BUS 1 AT SITARGANI(PG)	POWERGRID	D	WIRING OF BAY EQUIPMENT TO BE TERMINATED IN NEW BUS BAR PANEL (TO BE COMMISSIONED).	28/Jul/2025	09:00	28/Jul/2025	17:00		PLANNED	Requested	
920	RQ225709	OCC_232	cpcc3_sd	BUS	220KV BUS 2 AT ALLAHABAD(PG)	POWERGRID	C	Busbar relay retrofitting works at Prayagraj SS	18/Jul/2025	09:00	21/Jul/2025	18:00		PLANNED	Requested	
921	RQ225715	OCC_232	cpcc3_sd	BUS	220KV BUS 2 AT AGRA(PG)	POWERGRID	C	For alignment of 220KV Bus isolator at Agra on 15.07.2025	15/Jul/2025	09:00	15/Jul/2025	18:00		PLANNED	Requested	
922	RQ225708	OCC_232	cpcc3_sd	BUS	220KV BUS 1 AT ALLAHABAD(PG)	POWERGRID	C	Busbar relay retrofitting works at Prayagraj SS	14/Jul/2025	09:00	17/Jul/2025	18:00		PLANNED	Requested	
923	RQ225912	OCC_232	cpcc3_sd	BUS	220 KV PITHORAGARH(PG) - BUS 1	POWERGRID	D	RETROFITMENT OF BUS BAR PROTECTION RELAY	09/Jul/2025	09:00	09/Jul/2025	18:00		PLANNED	Requested	
924	RQ225049	OCC_232	indigrid_sd	BUS	220KV BUS 2 AT AMARGARH(NRSS XXIX)	NRSS XXIX	C	The shutdown is required to facilitate ongoing works under the RTM project for the augmentation of the 3rd ICT at Amargarh Substation. The scope of work includes connecting the new bus with the existing bus system.	26/Jul/2025	10:00	28/Jul/2025	18:00		PLANNED	Requested	
925	RQ225045	OCC_232	indigrid_sd	BUS	220KV BUS 1 AT AMARGARH(NRSS XXIX)	NRSS XXIX	C	The shutdown is required to facilitate ongoing works under the RTM project for the augmentation of the 3rd ICT at Amargarh Substation. The scope of work includes connecting the new bus with the existing bus system.	23/Jul/2025	10:00	25/Jul/2025	18:00		PLANNED	Requested	
926	RQ225962	OCC_232	sldchp_sd	BUS	220KV BUS 1 AT KANGOO(HP)	HPPTCL	D	Connection of droppers with 220 kv Dehar-Kangoo ckt-2 for charging of new line bay	25/Jul/2025	09:00	25/Jul/2025	13:00		PLANNED	Requested	
927	RQ225898	OCC_232	sldchp_sd	BUS	220KV BUS 1 AT DEHAR(BB)	BBMB	D	Connection of droppers with 220 kv Dehar-Kangoo ckt-2 for charging of new line bay	22/Jul/2025	10:00	22/Jul/2025	15:00		PLANNED	Requested	
928	RQ225750	OCC_232	stuup_sd	BUS	220 KV PANKI(UP) - BUS 2	UPPTCL	C	* SHUTDOWN OF 220KV MAIN BUS -II FOR REPLACEMENT OF 220KV B BUS ISOLATOR Y >X PHASE JAW AND ARM OF 500MVA ICT-I	10/Jul/2025	10:00	11/Jul/2025	17:00		PLANNED	Requested	
929	RQ225832	OCC_232	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SITARGANI(PG)-SITARGANI(SIDCUL) (PTCUL) CKT-1	PTCUL	D	RETROFITMENT OF LBB RELAY & AMP WORKS AT 220/132KV SITARGANI SS (BAY No:106)	14/Jul/2025	09:00	14/Jul/2025	17:00		PLANNED	Requested	
930	RQ225996	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-KATHUA(JK) (PG) CKT-1		D	Replacement of Punctured insulator at Loc No- 28 detected during online PID-	10/Jul/2025	08:00	10/Jul/2025	18:00	Kindly approve.	PLANNED	Requested	
931	RQ226007	OCC_232	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-MAHANPUR(PDD) (PG) CKT-1		D	AR in Non auto required for safety purpose.	10/Jul/2025	08:00	10/Jul/2025	18:00	Kindly approve.	PLANNED	Requested	
932	RQ225969	OCC_232	sldchp_sd	BUS	132 KV KANGOO(HP) - BUS 2	HPPTCL	D	Extension of 132 kv bus-2	24/Jul/2025	09:00	24/Jul/2025	18:00		PLANNED	Requested	
933	RQ225966	OCC_232	sldchp_sd	BUS	132 KV KANGOO(HP) - BUS 1	HPPTCL	D	Extension of 132 kv bus -1	23/Jul/2025	09:00	23/Jul/2025	17:00		PLANNED	Requested	
934	RQ225697	OCC_232	cpcc3_sd	BUS	132 KV PITHORAGARH(PG) - BUS 1	POWERGRID	D	RETROFITMENT OF BUS BAR PROTECTION RELAY	08/Jul/2025	09:00	08/Jul/2025	18:00		PLANNED	Requested	
935	RQ226181	OCC_232	apl_sd	BAY	407B TIE BAY - 500 KV HVDC MAHINDERGARH(A PL) POLE-1 (ADANI) AND FUTURE AT 500 KV HVDC MAHINDERGARH(A PL) (ADANI)	ADANI	D	Annual Maintenance of AC Filter-3 400KV Bus	10/Jul/2025	09:30	10/Jul/2025	18:30	AC Filter 1 & 2 Bus will be in Service	PLANNED	Requested	
936	RQ225649	OCC_232	cpcc1_sd	BAY	201 (ACME SOLAR HOLDINGS PVT. LTD) MAIN BAY - 220 KV BIKANER_2 (PBTS) - BUS 1 (PBTS) AT 220 KV BIKANER_2 (PBTS)	PBTS	D	Bay Extension Work	26/Jul/2025	17:00	28/Jul/2025	23:00		PLANNED	Requested	

937	RQ225650	OCC_232	cpcc1_sd	BAY	225(NHPC LINE) MAIN BAY - 220 KV BIKANER_2 (PBTSL) BUS 1 (PBTSL) AT 220 KV BIKANER_2 (PBTSL)	PBTSL	D	Bay Extension Work	07/jul/2025	17:00	14/jul/2025	23:00		PLANNED	Requested	
938	RQ225050	OCC_232	indigrid_sd	BAY	201 BUS COUPLER BAY - 220KV BUS 1 AT AMARGARH(NRSS XXIX) AND 220KV BUS 2 AT AMARGARH(NRSS XXIX) AT 220 KV AMARGARH(NRSS XXIX)	NRSS XXIX	C	The shutdown is required to facilitate ongoing works under the RTM project for the augmentation of the 3rd ICT at Amargarh Substation. The scope of work includes connecting the new bus with the existing bus system.	26/jul/2025	10:00	28/jul/2025	18:00		PLANNED	Requested	
939	RQ225046	OCC_232	indigrid_sd	BAY	201 BUS COUPLER BAY - 220KV BUS 1 AT AMARGARH(NRSS XXIX) AND 220KV BUS 2 AT AMARGARH(NRSS XXIX) AT 220 KV AMARGARH(NRSS XXIX)	NRSS XXIX	C	The shutdown is required to facilitate ongoing works under the RTM project for the augmentation of the 3rd ICT at Amargarh Substation. The scope of work includes connecting the new bus with the existing bus system.	23/jul/2025	10:00	25/jul/2025	18:00		PLANNED	Requested	
940	RQ225645	OCC_232	cpcc1_sd	BAY	210 MAIN BAY - 400/220 KV 315 MVA ICT 2 AT ROORKEE(PG) (POWERGRID)	POWERGRID	C	CB over hauling	15/jul/2025	08:00	18/jul/2025	18:00		PLANNED	Requested	
941	RQ225646	OCC_232	cpcc1_sd	BAY	208 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT ROORKEE(PG) (POWERGRID)	POWERGRID	C	CB over hauling	11/jul/2025	08:00	14/jul/2025	18:00		PLANNED	Requested	
942	RQ225620	OCC_232	cpcc1_sd	BAY	204 BUS COUPLER BAY - 220KV BUS 1 AT BAGHPAT(PG) (POWERGRID) AND 220KV BUS 2 AT BAGHPAT(PG) AT 220 KV BAGHPAT(PG) (POWERGRID)	POWERGRID	C	Rectification of P.D defect in 220kV Main Bus-1	08/jul/2025	09:00	11/jul/2025	23:00		PLANNED	Requested	
943	RQ225901	OCC_232	cpcc3_sd	HVDC POLE	70 KV VINDHYACHAL(PG) POLE-1	POWERGRID	D	REPLACEMENT OF PT100 SENSOR OF OLTC TEMPERATURE MONITORING. CONFIGURATION OF CONVERTER BREAKER LBB START ALARM	23/jul/2025	09:00	23/jul/2025	13:00		PLANNED	Requested	
944	RQ225900	OCC_232	cpcc3_sd	HVDC POLE	70 KV VINDHYACHAL(PG) POLE-2	POWERGRID	D	FOR HOT SPOT RECTIFICATION, BLOCK#2 SMOOTHENING REACTOR TESTING FOR RLA, CONFIGURATION OF CONVERTER BREAKER LBB START ALARM	21/jul/2025	09:00	21/jul/2025	18:00		PLANNED	Requested	
945	RQ225530	OCC_232	cpcc1_sd	SVC/STATCOM	SVC No 1(- 300/+400MVAR) at 400 KV Kankroli(PG)	POWERGRID	D	FOR DEWEEDING WORKS	07/jul/2025	08:00	08/jul/2025	17:00		PLANNED	Requested	
946	RQ225527	OCC_232	cpcc1_sd	SVC/STATCOM	STATCOM No 2(- 425/+550MVAR) at 400 KV Bhadla_2 (PG)	POWERGRID	D	For AMP and RTV Coating	06/jul/2025	18:00	10/jul/2025	23:00		PLANNED	Requested	
947	RQ225671	OCC_232	cpcc2_sd	SVC/STATCOM	STATCOM No 1(- 100/+100MVAR) at 400 KV Nallagarh(PG)	POWERGRID	D	For ICT-4 Augmentation work due to the proximity of Statcom Bay near to ICT-IV at Nallagarh ss	03/jul/2025	09:00	05/jul/2025	18:00	Under construction head. kindly approve.	PLANNED	Requested	
948	RQ225672	OCC_232	cpcc2_sd	SVC/STATCOM	STATCOM No 2(- 100/+100MVAR) at 400 KV Nallagarh(PG)	POWERGRID	D	For ICT-4 Augmentation work due to the proximity of Statcom Bay near to ICT-IV at Nallagarh ss	03/jul/2025	09:00	05/jul/2025	18:00	Under construction head. kindly approve.	PLANNED	Requested	
949	RQ225528	OCC_232	cpcc1_sd	SVC/STATCOM	STATCOM No 1(- 425/+550MVAR) at 400 KV Bhadla_2 (PG)	POWERGRID	D	For AMP and RTV Coating	01/jul/2025	18:00	05/jul/2025	23:00		PLANNED	Requested	
950	RQ225524	OCC_232	cpcc1_sd	SVC/STATCOM	STATCOM No 1(- 425/+550MVAR) at 400 KV Fatehgarh_II(PG)	POWERGRID	D	for AMP work	22/jul/2025	17:00	23/jul/2025	23:59		PLANNED	Requested	
951	RQ225525	OCC_232	cpcc1_sd	SVC/STATCOM	STATCOM No 2(- 425/+550MVAR) at 400 KV Fatehgarh_III(PG)	POWERGRID	D	for AMP work	09/jul/2025	17:00	10/jul/2025	23:59		PLANNED	Requested	
952	RQ225529	OCC_232	cpcc1_sd	SVC/STATCOM	STATCOM No 1(- 425/+550MVAR) at 400 KV Bikaner_2 (PBTSL)	PBTSL	D	For AMP of Coupling Trafo & MV branches	10/jul/2025	17:00	13/jul/2025	23:00		PLANNED	Requested	