



सत्यमेव जयते

भारत सरकार

Government of India

विद्युत मंत्रालय

Ministry of Power

उत्तर क्षेत्रीय विद्युत समिति

Northern Regional Power Committee

सं.:उ.क्षे.वि.स./प्रचालन/106/01/2025/131-172


दिनांक: 15.07.2025

विषय: उत्तर क्षेत्रीय विद्युत समिति की प्रचालन समन्वय उप- समिति की 233वी बैठक में स्वीकृत आऊटेज कार्यक्रम की सूची।

Subject: Outage programme approved in the 233rd OCC Meeting.

विद्युत् उत्पादन कंपनियों व पारेषण लाइसेंस धारकों द्वारा उत्पादन इकाइयों व पारेषण तंत्र के प्रस्तावित आऊटेज कार्यक्रमों को दिनांक 14.07.2025 में आयोजित प्रचालन समन्वय उप- समिति की 233 वी बैठक में चर्चा करने के पश्चात आऊटेज कार्यक्रम की स्वीकृत सूची को उत्तर क्षेत्रीय विद्युत समिति के वेब पोर्टल पर उपलब्ध किया गया है। सभी आऊटेज कार्यक्रम संभावित हैं एवं वास्तविक काल में ग्रिड की स्थिति के अनुरूप प्रभावी होंगे। किसी प्रकार की त्रुटि होने पर दो कार्य दिवसों के भीतर हमें सूचित करने का कष्ट करें।

The outage programme of Generating Units and Transmission Lines proposed by Generating Companies and Transmission Licensees were discussed in the 233rd OCC meeting held on 14.07.2025 and the approved list of outages program has been uploaded on NRPC web portal. All outage programmes are approved tentatively subject to real time grid conditions. Discrepancy, if any may kindly be intimated within two working days.


(डी. के. मीना) 15/7/25-

अधीक्षक अभियंता (प्रचालन)

सेवा में,
प्रचालन समन्वय उप- समिति के सभी सदस्य।

APPROVED OUTAGE PROGRAM OF 233rd OCC

Sr No	Reference Number	OCC Number	Name of Requesting Agency	Element Type	Element Name	Owner	Daily/Continou s	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	Request Type	Shutdown Status	Approved From Date	Approved From Time	Approved To Date	Approved To Time	OCC Remarks
1	RQ228199	OCC_233	ntpcncr_sd	GENERATING UNIT	88.71 MW ANTA GPS - UNIT 1	NTPC	C	GT#1 Major overhauling	25-Aug-2025	00:00	15-Sep-2025	23:59		PLANNED	Approved	25-Aug-25	00:00	15-Sep-25	23:59	Approved in LGBR-30 (17.03.2025 to 26.04.2025)/
2	RQ228200	OCC_233	ntpcncr_sd	GENERATING UNIT	88.71 MW ANTA GPS - UNIT 2	NTPC	C	GT#2 Minor Overhauling	04-Aug-2025	00:00	10-Aug-2025	23:59	Planned to start Minor OH	PLANNED	Approved	04-Aug-25	00:00	10-Aug-25	23:59	Not approved in LGBR
3	RQ229061	OCC_233	ntpcos_sd	GENERATING UNIT	660 MW TANDA TPS - UNIT 6	NTPC	C	Unit 38 days capital overhauling	01-Aug-2025	00:00	07-Sep-2025	23:59	Boiler,Turbine, TG bearing inspection	PLANNED	Rejected					Deferred till next OCC.
4	RQ229157	OCC_233	ntpcos_sd	GENERATING UNIT	500 MW RIHAND- I STPS - UNIT 2	NTPC	C	Unit 55 days capital overhauling	01-Aug-2025	00:00	24-Sep-2025	23:59	Approval may be given from 25.07.25 , 00:00 hrs to 17.09.25 ,23:59 hrs	PLANNED	Approved	06-Aug-25	00:00	29-Sep-25	23:59	Approved in LGBR-29 (18.08.2024 to 01.10.2024)/ may be approved after revival of 500MW Singrauli unit 6
5	RQ228912	OCC_233	slcdv_sd	GENERATING UNIT	216 MW BAWANA GPS - UNIT 3	DTL/PR AGATI CCGT	C	Hot Gas Path Inspection (H.G.P.I.) to be carried out	18-Aug-2025	10:00	07-Sep-2025	16:00		PLANNED	Rejected					Not in Purview of NRLDC/ OCC forum
6	RQ229195	OCC_233	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-1		C	For Diversion work of NHAI due to Infringement By Lucknow-Kanpur Gren Green Express way of NHAI.During the s/d 800kV HVDC Agra-Biswanath Charyali-Ckt-II will be also taken under shutdown. All the 4 Poles at Agra, 2 poles at Biswanath Chariali & 2 poles at Alipurduar will be under shutdown.	16-Aug-2025	08:00	25-Aug-2025	18:00		PLANNED	Rejected					To be availed in lean hydro period

7	RQ229196	OCC_233	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-2		C	For Diversion work of NHAI due to Infringement By Lucknow-Kanpur Green Express way of NHAI. During the s/d 800kV HVDC Agra-Biswanath Charyali-Ckt-I will be also taken under shutdown. All the 4 Poles at Agra, 2 poles at Biswanath Chariali & 2 poles at Alipurduar will be under shutdown.	16-Aug-2025	08:00	25-Aug-2025	18:00		PLANNED	Rejected					To be availed in lean hydro period
8	RQ228659	OCC_233	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-2	POWER GRID	D	FOR SOFTWARE UPGRADATION AND MAINTENANCE WORK	04-Aug-2025	08:00	04-Aug-2025	18:00		PLANNED	Rejected					To be availed in low demand period.
9	RQ228658	OCC_233	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-1	POWER GRID	D	FOR SOFTWARE UPGRADATION AND MAINTENANCE WORK	04-Aug-2025	08:00	04-Aug-2025	18:00		PLANNED	Rejected					To be availed in low demand period.
10	RQ228660	OCC_233	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-3	POWER GRID	D	FOR SOFTWARE UPGRADATION AND MAINTENANCE WORK	04-Aug-2025	08:00	04-Aug-2025	18:00		PLANNED	Rejected					To be availed in low demand period.
11	RQ228661	OCC_233	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-4	POWER GRID	D	FOR SOFTWARE UPGRADATION AND MAINTENANCE WORK	04-Aug-2025	08:00	04-Aug-2025	18:00		PLANNED	Rejected					To be availed in low demand period.
12	RQ228491	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2		C	Rectification of Shutdown nature defects by Bikaner & Ajmer TLM	25-Aug-2025	16:00	25-Aug-2025	23:30	Non-Auto of 765 KV AJMER-BHADLA_2 (PG) CKT-1	PLANNED	Approved	25-Aug-25	16:00	25-Aug-25	23:30	ATC/TTC curtailed by 500MW in NR Export. Subjected to WRPC Approval.
13	RQ228518	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2		D	For defect rectification work by Sikar 2 & Attending COE Protection Observations by Bhadla 2	25-Aug-2025	08:00	30-Aug-2025	18:00	NON AUTO OF OTHER CHRG CKT REQUIRED	PLANNED	Approved	25-Aug-25	16:30	30-Aug-25	23:00	To be staggered from ant other shutdown at Bhadla 2, to be availed from 16:30hrs.
14	RQ228528	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2		D	For shutdown nature defect rectification work/ CLR replacement work	25-Aug-2025	08:00	30-Aug-2025	18:00	NON AUTO OF OTHER CHRG CKT REQUIRED	PLANNED	Approved	25-Aug-25	16:30	30-Aug-25	23:00	To be availed from 16:30hrs. To be staggered from any other shutdown in solar pocket.
15	RQ228380	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-2		D	For scheme checking work	24-Aug-2025	08:00	24-Aug-2025	18:00		PLANNED	Rejected					Line not commissioned yet

16	RQ228379	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-1		D	For scheme checking work	23-Aug-2025	08:00	23-Aug-2025	18:00		PLANNED	Rejected						Line not commissioned yet
17	RQ228456	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-2		D	For attending S/D nature defects by Kankroli, Ajmer &	22-Aug-2025	08:00	22-Aug-2025	18:00	Non Auto of 765KV Ajmer-Chittor CK1	PLANNED	Approved	22-Aug-25	16:30	22-Aug-25	23:00		To be availed from 16:30hrs.
18	RQ228574	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1		D	Shutdown nature defects rectification	22-Aug-2025	08:00	23-Aug-2025	18:00	DEFECT RECTIFICATION WORK	PLANNED	Approved	22-Aug-25	08:00	23-Aug-25	18:00		ATC/TTC Curtailed by 450MW in NR Import. Subjected to wrpc approval.
19	RQ228490	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1		C	Rectification of Shutdown nature defects by Bikaner & Ajmer TLM	21-Aug-2025	16:00	22-Aug-2025	23:30	Non-Auto of 765 KV AJMER-BHADLA_2 (PG) CKT-2	PLANNED	Approved	21-Aug-25	16:00	22-Aug-25	23:30		ATC/TTC curtailed by 500MW in NR Export. Subjected to WRPC Approval. To be availed on Daily basis
20	RQ228455	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-1		D	For attending S/D nature defects by Kankroli, Ajmer &	21-Aug-2025	08:00	21-Aug-2025	18:00	Non Auto of 765KV Ajmer-Chittor CK2	PLANNED	Approved	21-Aug-25	16:30	21-Aug-25	23:00		To be availed from 16:30hrs subjected to no other shutdown in solar pocket.
21	RQ228530	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-2		D	For amp work and shutdown nature defect rectification by Khetri TLM & For scheme checking work by Khetri SS	21-Aug-2025	08:00	22-Aug-2025	18:00	NON AUTO OF OTHER CHRG CKT REQUIRED	PLANNED	Approved	21-Aug-25	16:30	22-Aug-25	23:00		To be availed from 16:30hrs.
22	RQ228433	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBT) CKT-4		D	765 kV Bhadla2 - Sikar 2 2nd TL Stringing work (Hotline) - Non Auto mode required	21-Aug-2025	08:00	28-Aug-2025	18:00	Non Auto Mode	PLANNED	Approved	21-Aug-25	17:00	28-Aug-25	23:00		To be availed from 17:00hrs
23	RQ228432	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBT) CKT-3		D	765 kV Bhadla2 - Sikar 2 2nd TL Stringing work (Hotline) - Non Auto mode required	21-Aug-2025	08:00	28-Aug-2025	18:00	Non Auto Mode	PLANNED	Approved	21-Aug-25	16:30	28-Aug-25	23:00		To be availed from 17:00hrs
24	RQ228489	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-2		C	Attending COE Protection Observations by Bhadla 2 & Rectification of Shutdown nature defects by Bikaner	19-Aug-2025	16:00	20-Aug-2025	23:30	Non-Auto of 765 KV BIKANER-BHADLA_2 (PG) CKT-1	PLANNED	Approved	19-Aug-25	16:00	20-Aug-25	23:30		To be availed on daily basis.
25	RQ228573	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2		D	Shutdown nature defects rectification	19-Aug-2025	08:00	20-Aug-2025	18:00	DEFECT RECTIFICATION WORK	PLANNED	Approved	19-Aug-25	08:00	20-Aug-25	18:00		ATC/TTC Curtailed by 450MW in NR Import. Subjected to wrpc approval.
26	RQ228529	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1		D	For amp work and shutdown nature defect rectification by Khetri TLM & For scheme checking work by Khetri SS	19-Aug-2025	08:00	20-Aug-2025	18:00	NON AUTO OF OTHER CHRG CKT REQUIRED	PLANNED	Approved	19-Aug-25	16:30	20-Aug-25	23:00		To be availed from 16:30hrs subjected to no other shutdown in solar pocket.
27	RQ228399	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-BHIWANI (PG) CKT-1		D	SD Nature defect rectification	18-Aug-2025	08:00	18-Aug-2025	18:00		PLANNED	Approved	18-Aug-25	08:00	18-Aug-25	18:00		No other shutdown to be requested at Bhiwani and Jhatikara S/S.

28	RQ228461	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2		C	For tapping with under construction LILO of 765KV Phagi-Gwalior CKT-2 at Dausa and Erection of Tapping Tower	18-Aug-2025	08:00	27-Aug-2025	18:00		PLANNED	Approved	18-Aug-25	08:00	27-Aug-25	18:00	To be availed on Daily basis. WRPC consent required./One shutdown at a time.
29	RQ228460	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1		C	For tapping with under construction LILO of 765KV Phagi-Gwalior CKT-1 at Dausa and Erection of Tapping Tower	18-Aug-2025	08:00	27-Aug-2025	18:00		PLANNED	Approved	18-Aug-25	8:00	27-Aug-25	18:00	To be availed on Daily basis. WRPC consent required./One shutdown at a time.
30	RQ228527	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1		D	For shutdown nature defect rectification work/ CLR replacement work	18-Aug-2025	08:00	23-Aug-2025	18:00	NON AUTO OF OTHER CHRG CKT REQUIRED	PLANNED	Approved	18-Aug-25	16:30	23-Aug-25	23:00	To be availed from 16:30hrs subjected to no other shutdown in solar pocket.
31	RQ228517	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1		D	Attending COE Protection Observations by Bhadla 2 & For defect rectification work by SIKAR 2	18-Aug-2025	08:00	23-Aug-2025	18:00	NON AUTO OF OTHER CHRG CKT REQUIRED	PLANNED	Approved	18-Aug-25	16:30	23-Aug-25	23:00	To be availed from 16:30hrs subjected to no other shutdown in solar pocket.
32	RQ228488	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-1		C	Attending COE Protection Observations by Bhadla 2 & Rectification of Shutdown nature defects by Bikaner	17-Aug-2025	16:00	18-Aug-2025	23:30	Non-Auto of 765 KV BIKANER-BHADLA_2 (PG) CKT-2	PLANNED	Approved	17-Aug-25	16:30	18-Aug-25	23:00	To be availed from 16:30hrs subjected to no other shutdown in solar pocket. To be availed on daily basis.
33	RQ228382	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-2		D	For AMP of Line Bay & Reactor Bay	13-Aug-2025	18:00	14-Aug-2025	23:59		PLANNED	Rejected					
34	RQ228487	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-2		C	Rectification of Shutdown nature defects	13-Aug-2025	16:00	14-Aug-2025	23:30	Non-Auto of 765 KV BHADLA-BIKANER (PG) CKT-1	PLANNED	Approved	13-Aug-25	16:30	14-Aug-25	23:30	To be availed from 16:30hrs subjected to no other shutdown in solar pocket. To be availed on daily basis.
35	RQ228398	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-JHATIKARA (PG) CKT-1		D	SD Nature defect rectification	12-Aug-2025	08:00	14-Aug-2025	18:00		PLANNED	Approved	12-Aug-25	08:00	14-Aug-25	18:00	Entity is requested to squeeze the duration of days.
36	RQ228486	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-1		C	Rectification of Shutdown nature defects	11-Aug-2025	16:00	12-Aug-2025	23:30	Non-Auto of 765 KV BHADLA-BIKANER (PG) CKT-2	PLANNED	Approved	11-Aug-25	16:30	12-Aug-25	23:30	To be availed from 16:30hrs subjected to no other shutdown in solar pocket. To be availed on daily basis.

37	RQ228426	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2		D	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PR-1&2 retrofitment (Viat Make) 4. WTI & OTI Modification work	11-Aug-2025	08:00	14-Aug-2025	18:00	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PR-1&2 retrofitment (Viat Make) 4. WTI & OTI Modification	PLANNED	Approved					ATC/TTC Curtailed by 450MW in NR Import. Subjected to wrpc approval.To be clubbed with S.No. 28
38	RQ228430	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1		D	765 kV Bhadla2 - Sikar 2 2nd TL Stringing work (Hotline) - Non Auto mode required	11-Aug-2025	08:00	19-Aug-2025	18:00	Non Auto Mode	PLANNED	Approved	11-Aug-25	16:30	19-Aug-25	23:00	To be availed from 16:30hrs
39	RQ228431	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-2		D	765 kV Bhadla2 - Sikar 2 2nd TL Stringing work (Hotline) - Non Auto mode required	11-Aug-2025	08:00	19-Aug-2025	18:00	Non Auto Mode	PLANNED	Approved	11-Aug-25	16:30	19-Aug-25	23:00	To be availed from 16:30hrs
40	RQ228427	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1		D	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP(TIMING,CRM,DCRM DEW POINT,COIL CURRENT) works . 3.PR-1&2 retrofitment (Viat Make).	08-Aug-2025	08:00	09-Aug-2025	18:00	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP(TIMING,CRM,DCRM DEW POINT,COIL CURRENT) works . 3.PR-1&2 retrofitment (Viat Make). 4.WTI & OTI Modification work	PLANNED	Approved					To be availed from 16:30hrs.
41	RQ228496	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-MEERUT(PG) (PG) CKT-1		D	Rectification of Shutdown nature defects	08-Aug-2025	08:00	08-Aug-2025	18:00		PLANNED	Approved	08-Aug-25	08:00	08-Aug-25	18:00	To be reviewed on D-3 basis, conditionally approved.
42	RQ228485	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-2		C	For installation of Pilots on C-type towers and rectification of Shutdown nature defects	07-Aug-2025	16:00	12-Aug-2025	23:30	Non-Auto of 765 KV BIKANER-MOGA (PG) CKT-1	PLANNED	Approved	07-Aug-25	16:00	12-Aug-25	23:30	
43	RQ228381	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1		D	For AMP of Line Bay & Reactor Bay	06-Aug-2025	18:00	07-Aug-2025	23:59		PLANNED	Approved	06-Aug-25	18:00	07-Aug-25	23:59	

44	RQ228463	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2		D	For attending S/D nature defects	06-Aug-2025	08:00	06-Aug-2025	18:00	Non Auto of 765 KV CHITTORGARH - BANASKANTHA (PG) CKT-1	PLANNED	Approved	06-Aug-25	16:00	06-Aug-25	23:00	To be availed from 16:00hrs, subjected to WRPC approval. ATC curtailment of 2950MW in NR export.
45	RQ228397	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-ALIGARH (PG) CKT-1		D	SD Nature defect rectification	05-Aug-2025	08:00	07-Aug-2025	18:00		PLANNED	Approved	05-Aug-25	08:00	07-Aug-25	18:00	To be reviewed on D-3 basis, conditionally approved.
46	RQ228462	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1		D	For attending S/D nature defects	05-Aug-2025	08:00	05-Aug-2025	18:00	Non Auto of 765 KV CHITTORGARH - BANASKANTHA (PG) CKT-2	PLANNED	Approved	05-Aug-25	16:00	05-Aug-25	23:00	To be availed from 16:00hrs, subjected to WRPC approval. ATC curtailment of 2950MW in NR export.
47	RQ228425	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1		D	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PR-V-1&2 retrofitment (Viat Make) 4. WTI & OTI Modification work by Jaipur(s) SS	04-Aug-2025	08:00	07-Aug-2025	18:00	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PR-V-1&2 retrofitment (Viat Make) 4. WTI & OTI Modification	PLANNED	Approved					ATC/TTC Curtailed by 450MW in NR Import. Subjected to wrpc approval./To be clubbed with S. No 29
48	RQ228520	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-2		D	For shutdown nature defect rectification work	04-Aug-2025	08:00	05-Aug-2025	18:00	NON AUTO OF OTHER CHRG CKT REQUIRED	PLANNED	Approved	04-Aug-25	16:00	05-Aug-25	23:00	To be availed from 16:30hrs.
49	RQ228424	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2		D	INSULATOR REPLACEMENT FAILED IN THERMOSCANNING by Sikar TLM, Shutdown nature defects rectification by Jaipur(s) TLM 1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP(DCRM DEW POINT, COIL CURRENT) works . 3.PR-V-1&2 retrofitment (Viat Make). 4.HV bushing tan delta point rectification. by Jaipur(S) SS	02-Aug-2025	08:00	03-Aug-2025	18:00	INSULATOR REPLACEMENT FAILED IN THERMOSCANNING by Sikar TLM, Shutdown nature defects rectification by Jaipur(s) TLM 1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP(DCRM DEW POINT, COIL CURRENT) works . 3.PR-V-1&2 retrofitment	PLANNED	Approved	02-Aug-25	16:30	03-Aug-25	23:00	To be availed from 16:30hrs.

50	RQ228593	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1		D	Stringing work of under-construction 765 kV D/C Bhadla-II Sikar-II 2nd line	02-Aug-2025	08:00	11-Aug-2025	19:00	Line to be kept in Non-Auto Mode for stringing work	PLANNED	Approved	02-Aug-25	08:00	11-Aug-25	19:00	ATC curtailment of 1000MW in NR Export for D/C outage, subjected to WRPC approval.
51	RQ228594	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2		D	Stringing work of under-construction 765 kV D/C Bhadla-II Sikar-II 2nd line	02-Aug-2025	08:00	11-Aug-2025	19:00	Line to be kept in Non-Auto Mode for stringing work	PLANNED	Approved	02-Aug-25	08:00	11-Aug-25	19:00	ATC curtailment of 1000MW in NR Export for D/C outage, subjected to WRPC approval.
52	RQ228502	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-1		D	Installation of bird flight diverters	01-Aug-2025	16:00	31-Aug-2025	23:00	Auto reclose of other ckt. is to be kept on non auto mode.	PLANNED	Approved	01-Aug-25	16:00	31-Aug-25	23:00	One shutdown at a time
53	RQ228503	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-2		D	Installation of bird flight diverters	01-Aug-2025	16:00	31-Aug-2025	23:00	Auto reclose of other ckt. is to be kept on non auto mode.	PLANNED	Approved	01-Aug-25	16:00	31-Aug-25	23:00	One shutdown at a time
54	RQ228506	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-1		D	Installation of bird flight diverters	01-Aug-2025	16:00	31-Aug-2025	23:00	Auto reclose of other ckt. is to be kept on non auto mode.	PLANNED	Approved	01-Aug-25	16:00	31-Aug-25	23:00	One shutdown at a time
55	RQ228484	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-1		D	For installation of Pilots on C-type towers and rectification of Shutdown nature defects	01-Aug-2025	16:00	06-Aug-2025	23:30	Non-Auto of 765 KV BIKANER-MOGA (PG) CKT-2	PLANNED	Approved	01-Aug-25	16:00	06-Aug-25	23:30	To be availed on daily basis.
56	RQ228507	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-2		D	Installation of bird flight diverters	01-Aug-2025	16:00	31-Aug-2025	23:00	Auto reclose of other ckt. is to be kept on non auto mode.	PLANNED	Approved	01-Aug-25	16:00	31-Aug-25	23:00	One shutdown at a time
57	RQ228504	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1		D	Installation of bird flight diverters	01-Aug-2025	16:00	31-Aug-2025	23:00	Auto reclose of other ckt. is to be kept on non auto mode.	PLANNED	Approved	01-Aug-25	16:00	31-Aug-25	23:00	One shutdown at a time
58	RQ228505	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2		D	Installation of bird flight diverters	01-Aug-2025	16:00	31-Aug-2025	23:00	Auto reclose of other ckt. is to be kept on non auto mode.	PLANNED	Approved	01-Aug-25	16:00	31-Aug-25	23:00	One shutdown at a time
59	RQ228557	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2		D	For OPGW installation works to create repeater of Dausa-Beawar at Phagi, RVPNL	01-Aug-2025	08:00	31-Aug-2025	18:00	Non-Auto required for OPGW installation works	PLANNED	Approved	01-Aug-25	08:00	31-Aug-25	18:00	Subjected to WRPC Approval.
60	RQ228550	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1		D	For OPGW installation works under 'OPGW-01' Package & for tower tightening & missing tower member fixing above waist level by Jaipur(s)	01-Aug-2025	08:00	31-Aug-2025	18:00	Non-Auto required for OPGW installation works	PLANNED	Approved	01-Aug-25	08:00	31-Aug-25	18:00	Subjected to WRPC Approval.

61	RQ228519	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-1		D	For shutdown nature defect rectification work	01-Aug-2025	08:00	02-Aug-2025	18:00	NON AUTO OF OTHER CHRG CKT REQUIRED	PLANNED	Approved	01-Aug-25	16:30	02-Aug-25	23:00	To be availed from 16:30hrs.
62	RQ229037	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-GWALIOR (PG) CKT-1	POWER GRID	D	Installation of Counter weight in Gantry-1 Tower of 765kV Orai-Gwalior line at Orai End. Shutdown of 765kV Orai-Gwalior line required along with simultaneous shutdown of 765kV Orai-Aligarh -2 (as below Gwalior Gantry Tower, Aligarh-2 Line Reactor 765KV Bushing is falling.	20-Aug-2025	09:00	20-Aug-2025	14:00		PLANNED	Approved	20-Aug-25	09:00	20-Aug-25	14:00	
63	RQ229160	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHPUR-SASARAM (PG) CKT-1	POWER GRID	D	For replacement of flashover insulator	18-Aug-2025	09:00	18-Aug-2025	18:00		PLANNED	Approved	18-Aug-25	09:00	18-Aug-25	18:00	Subjected to ERPC Approval.
64	RQ229016	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-2	POWER GRID	D	INSTALLATION OF PILOT INSULATORS	10-Aug-2025	09:00	10-Aug-2025	18:00		PLANNED	Approved	10-Aug-25	09:00	10-Aug-25	18:00	ATC curtailment of 1150MW in NR Import, subjected to WRPC approval.
65	RQ229033	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-1	POWER GRID	D	For Line side Equipment AMP work at Orai end.	06-Aug-2025	09:00	06-Aug-2025	17:00		PLANNED	Approved	06-Aug-25	09:00	06-Aug-25	17:00	ATC curtailment of 900MW in NR Import, subjected to WRPC approval.
66	RQ229015	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-1	POWER GRID	D	INSTALLATION OF PILOT INSULATORS	01-Aug-2025	09:00	01-Aug-2025	18:00		PLANNED	Approved	01-Aug-25	09:00	01-Aug-25	18:00	ATC curtailment of 1150MW in NR Import, subjected to WRPC approval.
67	RQ228442	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-BHIWADI (PG) CKT-1		D	SD defects rectification works	30-Aug-2025	08:00	30-Aug-2025	18:00	SD defects rectification works	PLANNED	Approved	30-Aug-25	08:00	30-Aug-25	18:00	
68	RQ228404	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-DWARKA (PG) (PG)		D	SD Nature defect rectification	29-Aug-2025	08:00	29-Aug-2025	18:00		PLANNED	Approved	29-Aug-25	08:00	29-Aug-25	18:00	
69	RQ228392	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(P G)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2		D	For AMP of Line Bay	28-Aug-2025	18:00	28-Aug-2025	23:59		PLANNED	Approved	28-Aug-25	18:00	28-Aug-25	23:59	May be given from 17:00 Hrs
70	RQ228391	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(P G)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1		D	For AMP of Line Bay	27-Aug-2025	18:00	27-Aug-2025	23:59		PLANNED	Approved	27-Aug-25	18:00	27-Aug-25	23:59	May be given from 17:00 Hrs
71	RQ228403	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-JHATIKARA(PG) (DTL) CKT-2		D	SD Nature defect rectification	27-Aug-2025	08:00	27-Aug-2025	18:00		PLANNED	Approved	27-Aug-25	16:00	27-Aug-25	23:00	May be given subject to real time grid conditions & Delhi consent /One circuit shutdown from both end at

72	RQ228459	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1		C	For attending major Sag Mismatch issue in between location no 293-301 by Kankroli TLM & for AR relay testing works by Ajmer SS	26-Aug-2025	08:00	29-Aug-2025	18:00		PLANNED	Rejected					May be rejected due to outage of Jaisalmer-Barmer D/C due to Tower collapsed . Utility may apply the shutdown in D-5 basis for Post OCC approval
73	RQ228419	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-KOTA (PG) CKT-1		D	Line Bay AMP& Shut down Nature defects rectification work by Jaipur(S) & For AMP of line equipments and relay testing work by Kota	25-Aug-2025	09:00	26-Aug-2025	18:00		PLANNED	Approved	25-Aug-25	09:00	26-Aug-25	18:00	
74	RQ228448	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KOTA(PG) (PG) CKT-1		D	Defects' rectification observed during patrolling	25-Aug-2025	08:00	26-Aug-2025	18:00	S/D required timely	PLANNED	Approved	25-Aug-25	08:00	26-Aug-25	18:00	
75	RQ228402	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA-DWARKA (PG)		D	SD Nature defect rectification	25-Aug-2025	08:00	25-Aug-2025	18:00		PLANNED	Approved	25-Aug-25	16:00	25-Aug-25	23:00	May be given subject to real time grid conditions & Delhi consent /One circuit
76	RQ228418	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-2		D	Line Bay AMP& Shut down Nature defects rectification work	22-Aug-2025	09:00	22-Aug-2025	18:00	Non auto mode of 400KV JAIPUR(S)-BASSI CKT -1	PLANNED	Approved	22-Aug-25	09:00	22-Aug-25	18:00	
77	RQ228501	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGARH-SONIPAT (PG) CKT-2		D	Rectification of Shutdown nature defects	22-Aug-2025	08:00	22-Aug-2025	18:00	Non - auto mode of 400 KV Bahadurgarh - Sonipat T/L Circuit - I	PLANNED	Approved	22-Aug-25	08:00	22-Aug-25	18:00	
78	RQ228434	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA_2 (PG)-ADANIGE4PL_SL_BHD2_PG (UNDEF) CKT-1		D	765 kV Bhadla2 - Sikar 2 2nd TL Stringing work Shutdown	22-Aug-2025	08:00	30-Aug-2025	18:00	Shutdown for Stringing work	PLANNED	Approved	22-Aug-25	17:00	30-Aug-25	23:00	May be given from 17:00Hrs/Subject to Adani consent
79	RQ228401	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (PG) CKT-2		D	SD Nature defect rectification	22-Aug-2025	08:00	22-Aug-2025	18:00		PLANNED	Approved	22-Aug-25	16:00	22-Aug-25	23:00	May be given subject to real time grid conditions & Delhi consent /One circuit shutdown from both end at
80	RQ228390	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(P G)-FATEHGARH_III(P G) (PRTL) CKT-2		D	For AMP of Line Bay	21-Aug-2025	18:00	21-Aug-2025	23:59		PLANNED	Approved	21-Aug-25	18:00	21-Aug-25	23:59	May be given from 17:00 Hrs
81	RQ228389	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(P G)-FATEHGARH_III(P G) (PRTL) CKT-1		D	For AMP of Line Bay	20-Aug-2025	18:00	20-Aug-2025	23:59		PLANNED	Approved	20-Aug-25	18:00	20-Aug-25	23:59	May be given from 17:00 Hrs
82	RQ228578	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2		C	Shutdown nature defects rectification work	20-Aug-2025	09:00	20-Aug-2025	18:00	Shutdown nature defects rectification work	PLANNED	Approved	20-Aug-25	09:00	20-Aug-25	18:00	

83	RQ228400	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (DTL) CKT-1	D	SD Nature defect rectification	20-Aug-2025	08:00	20-Aug-2025	18:00		PLANNED	Approved	20-Aug-25	16:00	20-Aug-25	23:00	May be given subject to real time grid conditions & Delhi consent /One circuit shutdown from both end at
84	RQ228465	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-2	D	For attending S/D nature defects	20-Aug-2025	08:00	20-Aug-2025	18:00	Non Auto of 400 KV CHITTORGARH (RS)-CHITTORGARH (PG) CKT-1	PLANNED	Approved	20-Aug-25	16:00	20-Aug-25	23:00	May be given from 16:00 Hrs/one ckt shutdown at a time
85	RQ228577	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1	C	Shutdown nature defects rectification work	19-Aug-2025	09:00	19-Aug-2025	18:00	Shutdown nature defects rectification work	PLANNED	Approved	19-Aug-25	09:00	19-Aug-25	18:00	
86	RQ228464	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-1	D	For attending S/D nature defects	19-Aug-2025	08:00	19-Aug-2025	18:00	Non Auto of 400 KV CHITTORGARH (RS)-CHITTORGARH (PG) (PG) CKT-2	PLANNED	Approved	19-Aug-25	16:00	19-Aug-25	23:00	May be given from 16:00 Hrs/one ckt shutdown at a time
87	RQ228498	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-1	D	Rectification of Shutdown nature defects	19-Aug-2025	08:00	19-Aug-2025	18:00	Non - Auto mode of 400 KV Bhiwani (POWERGRID) - Bhiwani (BBMB) Ckt - 1	PLANNED	Approved	19-Aug-25	08:00	19-Aug-25	18:00	
88	RQ228417	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-1	D	Line Bay AMP& Shut down Nature defects rectification work by Jaipur(S) & Bassi	18-Aug-2025	09:00	18-Aug-2025	18:00	Non auto mode of 400KV JAIPUR(S)-AGRA CKT -2	PLANNED	Approved	18-Aug-25	09:00	18-Aug-25	18:00	
89	RQ228410	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-2	D	765 KV Khetri-Narela TLC Stringing work to be done	18-Aug-2025	08:00	20-Aug-2025	19:00		PLANNED	Approved					Shutdown may be planned with unit outage at Jhajjar / Subject to real time grid condition & Jhajjar consent
90	RQ228409	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-1	D	765 KV Khetri-Narela TLC Stringing work to be done	18-Aug-2025	08:00	20-Aug-2025	19:00		PLANNED	Approved					Shutdown may be planned with unit outage at Jhajjar / Subject to real time grid condition & Jhajjar consent
91	RQ228439	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-2	D	Shutdown nature defects rectification works	18-Aug-2025	08:00	18-Aug-2025	18:00	Non-auto required : Other parallel circuit 400 KV KANPUR-BALLABHGARH (PG) CKT-3	PLANNED	Approved	18-Aug-25	08:00	18-Aug-25	18:00	
92	RQ228407	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-1	D	765 KV Khetri-Narela TLC Stringing work to be done	16-Aug-2025	08:00	18-Aug-2025	19:00		PLANNED	Approved					Shutdown may be planned with unit outage at Jhajjar / Subject to real time grid condition & Jhajjar consent
93	RQ228408	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-2	D	765 KV Khetri-Narela TLC Stringing work to be done	16-Aug-2025	08:00	18-Aug-2025	19:00		PLANNED	Approved					Shutdown may be planned with unit outage at Jhajjar / Subject to real time grid condition & Jhajjar consent

94	RQ228526	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-4		D	For shutdown nature defect rectification work by Sikar 2 & Khetri and For scheme checking work by Khetri SS	14-Aug-2025	08:00	14-Aug-2025	18:00	NON AUTO OF OTHER CHRG CKT REQUIRED	PLANNED	Approved	14-Aug-25	17:00	14-Aug-25	23:00	May be given from 17:00 Hrs
95	RQ228416	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-2		D	Line Bay AMP& Shut down Nature defects rectification work by Jaipur(S) & Bassi	13-Aug-2025	09:00	22-Aug-2025	18:00	Non auto mode of 400KV JAIPUR(S)-AGRA CKT-1	PLANNED	Approved	13-Aug-25	09:00	22-Aug-25	18:00	
96	RQ228525	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-3		D	For shutdown nature defect rectification work by Sikar 2 & Khetri and For scheme checking work by Khetri SS	13-Aug-2025	08:00	13-Aug-2025	18:00	NON AUTO OF OTHER CHRG CKT REQUIRED	PLANNED	Approved	13-Aug-25	17:00	13-Aug-25	23:00	May be given from 17:00 Hrs
97	RQ228512	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-ZERDA (PG) CKT-1		D	For Gas Quality Checks	12-Aug-2025	09:00	12-Aug-2025	18:00	For Gas Quality Checks	PLANNED	Approved	12-Aug-25	16:00	12-Aug-25	23:00	ATC/TTC curatiled by 2100MW in NR Export, subjected to WRPC Approval.
98	RQ228513	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-KANKROLI (PG) CKT-1		D	For Gas Quality Checks	12-Aug-2025	09:00	12-Aug-2025	18:00	For Gas Quality Checks	PLANNED	Approved	12-Aug-25	09:00	12-Aug-25	18:00	
99	RQ228393	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TEHRI(THDC)-KOTESHWAR(PG) (PG) CKT-2		D	Testing of R Phase CVT in view of high voltage drift (monthly monitoring for last 2 months)	12-Aug-2025	09:00	12-Aug-2025	18:00		PLANNED	Approved	12-Aug-25	09:00	12-Aug-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/THDC consent/No generation evacuation constraints
100	RQ228497	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGARH(P G)-KABULPUR(HV) (PG) CKT-1		D	Rectification of Shutdown nature defects	12-Aug-2025	08:00	12-Aug-2025	18:00	Non - Auto mode of 400 KV Bawana (CCPPCL) - Bhiwani (POWERGRID) Ckt - 1 and 400 KV Bawana (CCPPCL) - Bahadurgarh Ckt - 1	PLANNED	Approved	12-Aug-25	08:00	12-Aug-25	18:00	
101	RQ228396	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-HISSAR(PG) (PG) CKT-1		C	FOR RETROFITMENT OF MAIN AND LINE BAY ISOLATORS AT BBMB BHIWANI IN ADD CAP	12-Aug-2025	08:00	20-Aug-2025	18:00		PLANNED	Rejected					May be deferred and to be discussed in next OCC
102	RQ228532	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTSL) CKT-2		D	For amp work and shutdown nature defect rectification by Khetri TLM & For scheme checking work by Khetri SS	12-Aug-2025	08:00	13-Aug-2025	18:00	NON AUTO OF OTHER CHRG CKT REQUIRED	PLANNED	Approved	12-Aug-25	17:00	13-Aug-25	23:00	May be given from 17:00 Hrs

103	RQ228524	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-2		D	For shutdown nature defect rectification work by Sikar 2 & Khetri, For scheme checking work by Khetri	12-Aug-2025	08:00	12-Aug-2025	18:00	NON AUTO OF OTHER CHRG CT REQUIRED	PLANNED	Approved	12-Aug-25	17:00	12-Aug-25	23:00	May be given from 17:00 Hrs
104	RQ228454	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-KANKROLI(PG) (PG) CKT-1		D	For attending S/D nature defects by Kankroli &	12-Aug-2025	08:00	12-Aug-2025	18:00	Non Auto of 400 KV RAPP-Kankroli CKT	PLANNED	Approved	12-Aug-25	16:00	12-Aug-25	23:00	May be given from 16:00 Hrs/one ckt shutdown at a time
105	RQ228515	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-SIKAR_2(PSTL) (PSTL) CKT-1		D	For shutdown nature defect rectification work	11-Aug-2025	08:00	14-Aug-2025	18:00	NON AUTO OF OTHER CHRG CT REQUIRED	PLANNED	Approved	11-Aug-25	16:00	14-Aug-25	23:00	May be given from 16:00 Hrs/one ckt shutdown at a time
106	RQ228523	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-1		D	For shutdown nature defect rectification work by Sikar 2 & Khetri, For scheme checking work by Khetri and For wire checking & Tripping circuit rectification by Bikaner 2	11-Aug-2025	08:00	11-Aug-2025	23:00	NON AUTO OF OTHER CHRG CT REQUIRED	PLANNED	Approved	11-Aug-25	17:00	11-Aug-25	23:00	May be given from 17:00 Hrs
107	RQ228453	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1		D	For attending S/D nature defects by Kankroli & Chittorgarh TLM	11-Aug-2025	08:00	11-Aug-2025	18:00	Non Auto of 400 KV CHITTOR-KANKROLI(PG) & 400 kV RAPP- Chittorgarh	PLANNED	Approved	11-Aug-25	08:00	11-Aug-25	18:00	
108	RQ228579	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1		C	Non auto mode for non-shutdown nature defects rectification work	08-Aug-2025	09:00	20-Aug-2025	18:00	Non auto mode for non-shutdown nature defects rectification work	PLANNED	Approved	08-Aug-25	09:00	20-Aug-25	18:00	
109	RQ228580	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2		C	Non auto mode for non-shutdown nature defects rectification work	08-Aug-2025	09:00	20-Aug-2025	18:00	Non auto mode for non-shutdown nature defects rectification work	PLANNED	Approved	08-Aug-25	09:00	20-Aug-25	18:00	
110	RQ228437	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-1		D	For Jack Bus replacement work by Ballabgarh SS & Insulator Replacement work & SD defects rectification works by Ballabgarh TLM	08-Aug-2025	08:00	11-Aug-2025	18:00	Non-auto required : Other parallel circuit 400 KV BALLABHGARH (PG)-TUGHLAKABAD(PG) (DTL) CKT-2	PLANNED	Approved	08-Aug-25	08:00	11-Aug-25	18:00	

111	RQ228441	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-KOTPUTLI (PG) CKT-1		D	SD defects rectification works by Bassi & For Relay Testing and CoE Audit Compliance at Kotputli Substation	08-Aug-2025	08:00	08-Aug-2025	18:00	SD defects rectification works by Bassi & For Relay Testing and CoE Audit Compliance at Kotputli Substation	PLANNED	Approved	08-Aug-25	08:00	08-Aug-25	18:00	
112	RQ228438	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-2		D	Insulator Replacement work & SD defects rectification works	08-Aug-2025	08:00	11-Aug-2025	18:00	Non-auto required : Other parallel circuit 400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-1	PLANNED	Approved	08-Aug-25	08:00	11-Aug-25	18:00	
113	RQ228500	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGARH-SONIPAT (PG) CKT-1		D	Rectification of Shutdown nature defects	08-Aug-2025	08:00	08-Aug-2025	18:00	Non - auto mode of 400 KV Bahadurgarh - Sonipat T/L Circuit - II	PLANNED	Approved	08-Aug-25	08:00	08-Aug-25	18:00	
114	RQ228542	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-BHIWANI (PG) CKT-1		C	REPLACEMENT OF LA DUE IN ADD CAP & LINE BAY DROPPER CORRECTION	07-Aug-2025	09:00	08-Aug-2025	18:00		PLANNED	Approved	07-Aug-25	09:00	08-Aug-25	18:00	May be allowed Subject to real time grid condition/No other line shutdown at both end/Line bypassed at Hissar
115	RQ228531	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTS) CKT-1		D	For amp work and shutdown nature defect rectification by Khetri TLM & For scheme checking work by Khetri SS	07-Aug-2025	08:00	08-Aug-2025	18:00	NON AUTO OF OTHER CHARGE CKT REQUIRED	PLANNED	Approved	07-Aug-25	17:00	08-Aug-25	23:00	May be given from 17:00 Hrs
116	RQ228421	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-2		D	SHUTDOWN TYPE DEFECT RECTIFICATION	06-Aug-2025	09:00	07-Aug-2025	18:00		PLANNED	Approved	06-Aug-25	09:00	07-Aug-25	18:00	
117	RQ228495	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-2		D	Rectification of Shutdown nature defects & Replacement of Flash over Insulator at loc 185	06-Aug-2025	08:00	06-Aug-2025	18:00		PLANNED	Approved	06-Aug-25	08:00	06-Aug-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC consent
118	RQ228560	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-1		D	For Joint box creation to provide connectivity Faridabad RHQ	06-Aug-2025	08:00	07-Aug-2025	18:00	Non-Auto required for Joint box creation works	PLANNED	Approved	06-Aug-25	08:00	07-Aug-25	18:00	
119	RQ228561	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-2		D	For Joint box creation to provide connectivity Faridabad RHQ	06-Aug-2025	08:00	07-Aug-2025	18:00	Non-Auto required for Joint box creation works	PLANNED	Approved	06-Aug-25	08:00	07-Aug-25	18:00	
120	RQ228541	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHABAD-HISSAR (PG) CKT-1		C	REPLACEMENT OF LA DUE IN ADD CAP & LINE BAY DROPPER CORRECTION	05-Aug-2025	09:00	06-Aug-2025	18:00		PLANNED	Approved	05-Aug-25	09:00	06-Aug-25	18:00	May be allowed Subject to real time grid condition/Line bypassed at Hissar/ currently line charged as Fatehabad-Bhiwani BBMB

121	RQ228405	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-2	D	765 KV Khetri-Narela TLC Stringing work to be done	05-Aug-2025	08:00	07-Aug-2025	19:00		PLANNED	Approved	05-Aug-25	08:00	07-Aug-25	19:00	
122	RQ228499	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(PG)-KABULPUR(HV) (PG)	D	Rectification of Shutdown nature defects	05-Aug-2025	08:00	05-Aug-2025	18:00	Non - Auto mode of 400 KV Bhiwani (POWERGRID) - Bhiwani (BBMB) Ckt - 1	PLANNED	Approved	05-Aug-25	08:00	05-Aug-25	18:00	
123	RQ228516	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-SIKAR_2(PSTL) (PSTL) CKT-2	D	For shutdown nature defect rectification work	05-Aug-2025	08:00	09-Aug-2025	18:00	NON AUTO OF OTHER CHRGE CKT REQUIRED	PLANNED	Approved	05-Aug-25	16:00	09-Aug-25	23:00	May be given from 16:00 Hrs/one ckt shutdown at a time
124	RQ228572	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1	D	Shutdown nature defects rectification	05-Aug-2025	08:00	06-Aug-2025	18:00	DEFECT RECTIFICATION WORK	PLANNED	Approved	05-Aug-25	08:00	06-Aug-25	18:00	
125	RQ228406	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-3	D	765 KV Khetri-Narela TLC Stringing work to be done	05-Aug-2025	08:00	07-Aug-2025	19:00		PLANNED	Approved	05-Aug-25	08:00	07-Aug-25	19:00	
126	RQ228477	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-SAHARANPUR	D	GENERAL AND PROTECTION AMP	05-Aug-2025	08:00	05-Aug-2025	18:00		PLANNED	Approved	05-Aug-25	08:00	05-Aug-25	18:00	
127	RQ228420	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-1	D	SHUTDOWN TYPE DEFECT RECTIFICATION	04-Aug-2025	09:00	05-Aug-2025	18:00		PLANNED	Approved	04-Aug-25	09:00	05-Aug-25	18:00	
128	RQ228476	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-BAGHPAT (PG) CKT-1	D	GENERAL AND PROTECTION AMP	04-Aug-2025	08:00	04-Aug-2025	18:00		PLANNED	Approved	04-Aug-25	08:00	04-Aug-25	18:00	
129	RQ228452	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-2	D	For attending S/D nature defects by Bhinmal & Conductor replacement work in between location no 491-	04-Aug-2025	08:00	06-Aug-2025	18:00	Non Auto of 400 KV Kankroli-Zerda CKT 1	PLANNED	Approved	04-Aug-25	16:00	06-Aug-25	23:00	ATC/TTC curtailed by 2100MW in NR Export, subjected to WRPC Approval.
130	RQ228436	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-2	D	For Jack Bus replacement work by Ballabhgarh SS & Insulator Replacement work & SD defects rectification works by Ballabhgarh TLM	04-Aug-2025	08:00	07-Aug-2025	18:00	Non-auto required : Other parallel circuit 400 KV BALLABHGARH (PG)-TUGHLAKABAD(PG) (DTL) CKT-1	PLANNED	Approved	04-Aug-25	08:00	07-Aug-25	18:00	
131	RQ228494	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-4	D	Rectification of Shutdown nature defects & Replacement of Flash over Insulator at Loc 52	04-Aug-2025	08:00	04-Aug-2025	18:00		PLANNED	Approved	04-Aug-25	08:00	04-Aug-25	18:00	

132	RQ228435	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-1		D	Insulator Replacement work & SD defects rectification works	04-Aug-2025	08:00	07-Aug-2025	18:00	Non-auto required : Other parallel circuit 400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-2	PLANNED	Approved	04-Aug-25	08:00	07-Aug-25	18:00	
133	RQ228522	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-2		D	For shutdown nature defect rectification work by sikar & khetri TLM & For scheme checking work by Khetri SS	04-Aug-2025	08:00	05-Aug-2025	18:00	NON AUTO OF OTHER CHRG CKT REQUIRED	PLANNED	Approved	04-Aug-25	17:00	05-Aug-25	23:00	May be given from 17:00 Hrs
134	RQ228540	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-HISSAR (PG) CKT-2		C	REPLACEMNT OF LA DUE IN ADD CAP & LINE BAY DROPPER CORRECTION	03-Aug-2025	09:00	04-Aug-2025	18:00		PLANNED	Approved	03-Aug-25	09:00	04-Aug-25	18:00	May be allowed on weekend /Subject to real time grid condition/No other line shutdown at both end
135	RQ228509	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2		D	Installation of bird flight diverters	01-Aug-2025	16:00	31-Aug-2025	23:00	Auto reclose of other ckt. is to be kept on non auto mode.	PLANNED	Approved	01-Aug-25	17:00	31-Aug-25	23:00	May be given from 17:00Hrs/one ckt shutdown at a time from both end
136	RQ228508	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1		D	Installation of bird flight diverters	01-Aug-2025	16:00	31-Aug-2025	23:00	Auto reclose of other ckt. is to be kept on non auto mode.	PLANNED	Approved	01-Aug-25	17:00	31-Aug-25	23:00	May be given from 17:00Hrs/one ckt shutdown at a time from both end
137	RQ228510	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-1		D	Installation of bird flight diverters	01-Aug-2025	16:00	31-Aug-2025	23:00	Auto reclose of other ckt. is to be kept on non auto mode.	PLANNED	Approved	01-Aug-25	17:00	31-Aug-25	23:00	May be given from 17:00Hrs/one ckt shutdown at a time from both end
138	RQ228511	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-2		D	Installation of bird flight diverters	01-Aug-2025	16:00	31-Aug-2025	23:00	Auto reclose of other ckt. is to be kept on non auto mode.	PLANNED	Approved	01-Aug-25	17:00	31-Aug-25	23:00	May be given from 17:00Hrs/one ckt shutdown at a time from both end
139	RQ228422	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1		D	FOR PID TESTING	01-Aug-2025	09:00	30-Aug-2025	18:00	Non Auto Mode of 400 KV AGRA-SIKAR (PG) CKT-1	PLANNED	Approved	01-Aug-25	09:00	30-Aug-25	18:00	
140	RQ228423	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2		D	FOR PID TESTING	01-Aug-2025	09:00	30-Aug-2025	18:00	Non Auto Mode of 400 KV AGRA-SIKAR (PG) CKT-2	PLANNED	Approved	01-Aug-25	09:00	30-Aug-25	18:00	
141	RQ228539	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-HISSAR (PG) CKT-1		C	REPLACEMNT OF LA DUE IN ADD CAP & LINE BAY DROPPER CORRECTION	01-Aug-2025	09:00	02-Aug-2025	18:00		PLANNED	Approved	01-Aug-25	09:00	02-Aug-25	18:00	May be allowed on weekend /Subject to real time grid condition/No other line shutdown at both end

142	RQ228451	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1		D	For attending S/D nature defects by Bhinmal & Conductor replacement work in between location no 491-	01-Aug-2025	08:00	03-Aug-2025	18:00	Non Auto of 400 KV Kankrol-Zerda CKT 2	PLANNED	Approved	01-Aug-25	16:00	03-Aug-25	23:00	ATC/TTC curtailed by 2100MW in NR Export, subjected to WRPC Approval.
143	RQ228549	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BALLABHGARH (PG) CKT-1		D	For OPGW installation works under 'OPGW-01' Package	01-Aug-2025	08:00	31-Aug-2025	18:00	Non-Auto required for OPGW rectification works	PLANNED	Approved	01-Aug-25	08:00	31-Aug-25	18:00	
144	RQ228483	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BALLABHGARH (PG) CKT-1		C	For Jack Bus replacement work	01-Aug-2025	08:00	04-Aug-2025	20:00		PLANNED	Rejected					Shutdown may be allowed after consent from SLDC-Haryana for load
145	RQ228482	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-1		C	For Jack Bus replacement work	01-Aug-2025	08:00	04-Aug-2025	20:00		PLANNED	Rejected					Shutdown may be allowed after consent from SLDC-Haryana for load management as Both bus
146	RQ228552	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-2		D	For OPGW installation works under 'OPGW-01' Package	01-Aug-2025	08:00	31-Aug-2025	18:00	Non-Auto required for OPGW installation works	PLANNED	Approved	01-Aug-25	08:00	31-Aug-25	18:00	
147	RQ228481	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH-GURGAON (PG) CKT-1		C	For Jack Bus replacement work	01-Aug-2025	08:00	04-Aug-2025	20:00		PLANNED	Rejected					Shutdown may be allowed after consent from SLDC-Haryana for load management as Both bus
148	RQ228592	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-DEEDWANA(MTS) (RS) CKT-1		D	Stringing work of under-construction 765 kV D/C Bhadla-II Sikar-II 2nd line	01-Aug-2025	08:00	10-Aug-2025	19:00	Line to be kept in Non-Auto Mode for stringing work	PLANNED	Approved	01-Aug-25	08:00	10-Aug-25	19:00	
149	RQ228521	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-1		D	For shutdown nature defect rectification work by Khetri & Sikar TLM and For scheme checking work by	01-Aug-2025	08:00	02-Aug-2025	18:00	NON AUTO OF OTHER CHRG CKT REQUIRED	PLANNED	Approved	01-Aug-25	17:00	02-Aug-25	23:00	May be given from 17:00 Hrs
150	RQ228563	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-KOTA (PG) CKT-1		D	for OPGW Diamond Creation works with Agra-jaipur South (under OPGW-01 Package)	01-Aug-2025	08:00	01-Aug-2025	18:00	Non-Auto required for diamond creation works	PLANNED	Approved	01-Aug-25	08:00	01-Aug-25	18:00	
151	RQ228562	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1		D	for OPGW Diamond Creation works with Agra-jaipur South (under OPGW-01 Package)	01-Aug-2025	08:00	01-Aug-2025	18:00	Non-Auto required for diamond creation works	PLANNED	Approved	01-Aug-25	08:00	01-Aug-25	18:00	
152	RQ228551	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-1		D	For OPGW installation works under 'OPGW-01' Package	01-Aug-2025	08:00	31-Aug-2025	18:00	Non-Auto required for OPGW installation works	PLANNED	Approved	01-Aug-25	08:00	31-Aug-25	18:00	

153	RQ228395	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(PG)-BHIWANI(BB) (PG)		C	FOR RETROFITMENT OF MAIN AND LINE BAY ISOLATORS AT BBMB BHIWANI IN ADD CAP	01-Aug-2025	08:00	09-Aug-2025	18:00		PLANNED	Rejected					May be deferred and to be discussed in next OCC
154	RQ228493	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-2		C	For tapping with under construction LILO of 400KV D/C Agra-Jaipur CKT-1&2 at Dausa and Erction of Tapping Tower	20-Jul-2025	08:00	27-Jul-2025	18:00		PLANNED	Rejected					Shutdown already availed by Powergrid
155	RQ228492	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-1		C	For tapping with under construction LILO of 400KV D/C Agra-Jaipur CKT-1&2 at Dausa and Erction of Tapping Tower	20-Jul-2025	08:00	27-Jul-2025	18:00		PLANNED	Rejected					Shutdown already availed by Powergrid
156	RQ229161	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-SASARAM (PG) CKT-1	POWER GRID	D	For replacement of flashover insulator	19-Aug-2025	09:00	20-Aug-2025	18:00		PLANNED	Approved	19-Aug-25	09:00	20-Aug-25	18:00	Subjected to ERPC Approval.
157	RQ229012	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MOTIHARI(BS) (PG) CKT-1	POWER GRID	C	Bus-bar relay retro-fitting work	08-Aug-2025	09:00	09-Aug-2025	18:00		PLANNED	Approved	08-Aug-25	09:00	09-Aug-25	18:00	Subjected to ERPC Approval.
158	RQ228712	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-VINDHYACHAL(P G) (PG) CKT-2	POWER GRID	D	LINE BAY AMP WORK AT VINDHYACHAL END	06-Aug-2025	09:00	06-Aug-2025	18:00		PLANNED	Approved	06-Aug-25	09:00	06-Aug-25	18:00	Subjected to WRPC Approval.
159	RQ228711	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-VINDHYACHAL(P G) (PG) CKT-1	POWER GRID	D	LINE & MAIN BAY AMP WORK AT VINDHYACHAL & SINGRAULI END	04-Aug-2025	09:00	04-Aug-2025	18:00		PLANNED	Approved	04-Aug-25	09:00	04-Aug-25	18:00	Subjected to WRPC Approval.
160	RQ229159	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-2	POWER GRID	D	For replacement of flashover insulator	04-Aug-2025	08:00	04-Aug-2025	18:00		PLANNED	Approved	04-Aug-25	08:00	04-Aug-25	18:00	Subjected to ERPC Approval.
161	RQ229158	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-1	POWER GRID	D	For replacement of flashover insulator	02-Aug-2025	08:00	02-Aug-2025	18:00		PLANNED	Approved	02-Aug-25	08:00	02-Aug-25	18:00	Subjected to ERPC Approval.
162	RQ229014	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MUZAFFARPUR(P G) (POWERLINK) CKT-2	POWER LINK	D	Bus-bar relay retro-fitting work	02-Aug-2025	09:00	02-Aug-2025	18:00		PLANNED	Approved	02-Aug-25	09:00	02-Aug-25	18:00	Subjected to ERPC Approval.
163	RQ229013	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MUZAFFARPUR(P G) (POWERLINK) CKT-1	POWER LINK	D	Bus-bar relay retro-fitting work.	01-Aug-2025	09:00	01-Aug-2025	18:00		PLANNED	Approved	01-Aug-25	09:00	01-Aug-25	18:00	Subjected to ERPC Approval.
164	RQ228458	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS)		D	For attending S/D nature defects	25-Aug-2025	08:00	25-Aug-2025	18:00	Non Auto of 220 KV Anta-Bhilwara CK1	PLANNED	Approved	25-Aug-25	08:00	25-Aug-25	18:00	May be given subject to real time grid conditions/Anta & Rajasthan consent/Load to

165	RQ228387	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(P G)-AGE24L(BHIMSAR)SL_FTG2_PG (AGE24L) CKT-1		D	For AMP of Line Bay	24-Aug-2025	18:00	24-Aug-2025	23:59		PLANNED	Approved	24-Aug-25	19:00	24-Aug-25	23:59	May be given from 19:00 Hrs
166	RQ228386	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(P G)-AGE24L(BHIMSAR)SL_FTG2_PG (AGE24L) CKT-2		D	For AMP of Line Bay	23-Aug-2025	18:00	23-Aug-2025	23:59		PLANNED	Approved	23-Aug-25	19:00	23-Aug-25	23:59	May be given from 19:00 Hrs
167	RQ228457	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS)		D	For attending S/D nature defects	23-Aug-2025	08:00	23-Aug-2025	18:00	Non Auto of 220 KV Anta-Bhilwara CK2	PLANNED	Approved	23-Aug-25	08:00	23-Aug-25	18:00	May be given subject to real time grid conditions/Anta & Rajasthan consent/Load to
168	RQ228388	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(P G)-ASER2PL_SL_FTH G2_PG (ADANI SOLAR ENRGY RJ TWO PRIVATE LIMITED) CKT-1		D	For AMP of Line Bay	19-Aug-2025	18:00	19-Aug-2025	23:59		PLANNED	Approved	19-Aug-25	19:00	19-Aug-25	23:59	May be given from 19:00 Hrs
169	RQ228440	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAH(NT) (PG) CKT-3		D	Shutdown nature defects rectification works	19-Aug-2025	08:00	19-Aug-2025	18:00	Non-auto required : Other parallel circuit 400 KV KANPUR-BALLABHGARH (PG) CKT-2	PLANNED	Approved	19-Aug-25	08:00	19-Aug-25	18:00	
170	RQ228385	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(P G)-DEVIKOT SL_FTHG2 (NTPC_DEVIKOT) (NTPC_DEVIKOT) CKT-1		D	For AMP of Line Bay	18-Aug-2025	18:00	18-Aug-2025	23:59		PLANNED	Approved	18-Aug-25	19:00	18-Aug-25	23:59	May be given from 19:00 Hrs
171	RQ228384	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(P G)-AHEJ3L PSS HB_FGRAH_PG (AHEJ3L) (AHEJ3L) CKT-1		D	For AMP of Line Bay	17-Aug-2025	18:00	17-Aug-2025	23:59		PLANNED	Approved	17-Aug-25	19:00	17-Aug-25	23:59	May be given from 19:00 Hrs
172	RQ228383	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(P G)-AHEJ2L PSS HB_FGRAH_PG (AHEJ2L) (AHEJ2L) CKT-1		D	For AMP of Line Bay	16-Aug-2025	18:00	16-Aug-2025	23:59		PLANNED	Approved	16-Aug-25	19:00	16-Aug-25	23:59	May be given from 19:00 Hrs
173	RQ228478	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-MODIPURAM_2 (UP) (UP) CKT-1		C	Rectification of P.D defect in 220kV Main Bus-1	12-Aug-2025	08:00	15-Aug-2025	23:00	Along with 220kV Main Bus-1	PLANNED	Approved	16-Aug-25	08:00	19-Aug-25	23:00	May be allowed subject to :1. Transmission asset owner must submit Electrical safety clearance for the proposed
174	RQ228480	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-BAGHPAT(UP) (UP) CKT-2		C	Rectification of P.D defect in 220kV Main Bus-1	12-Aug-2025	08:00	15-Aug-2025	23:00	Along with 220kV Main Bus-1	PLANNED	Approved	16-Aug-25	08:00	19-Aug-25	23:00	May be allowed subject to :1. Transmission asset owner must submit Electrical safety clearance for the proposed
175	RQ228479	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-BAGHPAT(UP) (UP) CKT-1		C	Rectification of P.D defect in 220kV Main Bus-1	12-Aug-2025	08:00	15-Aug-2025	23:00	Along with 220kV Main Bus-1	PLANNED	Approved	16-Aug-25	08:00	19-Aug-25	23:00	May be allowed subject to :1. Transmission asset owner must submit Electrical safety clearance for the proposed

176	RQ228415	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-SEZJAIPUR(RS) (RS) CKT-1		D	Line Bay AMP	11-Aug-2025	09:00	11-Aug-2025	18:00		PLANNED	Approved	11-Aug-25	09:00	11-Aug-25	18:00	
177	RQ228450	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-SAWAIMADHOPUR(RS) (PG) CKT-1		D	Insert additional glass disc work	09-Aug-2025	08:00	15-Aug-2025	18:00	Non auto for 220 kv Anta(NTPC)-Lalsot(RS) tl	PLANNED	Approved	09-Aug-25	08:00	15-Aug-25	18:00	May be given subject to real time grid conditions/Anta & Rajasthan consent/Load to be managed by Rajasthan
178	RQ228414	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-VATIKA(RS) (RS) CKT-2		D	Line Bay AMP	08-Aug-2025	09:00	08-Aug-2025	18:00		PLANNED	Approved	08-Aug-25	09:00	08-Aug-25	18:00	
179	RQ228413	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-VATIKA(RS) (RS) CKT-1		D	Line Bay AMP	06-Aug-2025	09:00	06-Aug-2025	18:00		PLANNED	Approved	06-Aug-25	09:00	06-Aug-25	18:00	
180	RQ228429	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JIND(PG)-NARWANA (HV) (HVPNL) CKT-2		D	For Relay testing work	06-Aug-2025	08:00	07-Aug-2025	18:00	For Relay testing work	PLANNED	Approved	06-Aug-25	08:00	07-Aug-25	18:00	
181	RQ228412	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-CHAKSU(RS) (RS) CKT-1		D	Line Bay AMP	04-Aug-2025	09:00	04-Aug-2025	18:00		PLANNED	Approved	04-Aug-25	09:00	04-Aug-25	18:00	
182	RQ228428	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JIND(PG)-NARWANA (HV) (HVPNL) CKT-1		D	For Relay testing work	04-Aug-2025	08:00	05-Aug-2025	18:00	For Relay testing work	PLANNED	Approved	04-Aug-25	08:00	05-Aug-25	18:00	
183	RQ228558	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH(B B)-BADARPUR(NT) (BB) CKT-1		D	For Joint box creation at TN-53 & 54 to provide connectivity Faridabad RHQ	04-Aug-2025	08:00	05-Aug-2025	18:00	Non-Auto required for Joint box creation works	PLANNED	Approved	04-Aug-25	08:00	05-Aug-25	18:00	
184	RQ228559	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH(B B)-BADARPUR(NT) (BB) CKT-2		D	For Joint box creation at TN-53 & 54 to provide connectivity Faridabad RHQ	04-Aug-2025	08:00	05-Aug-2025	18:00	Non-Auto required for Joint box creation works	PLANNED	Approved	04-Aug-25	08:00	05-Aug-25	18:00	
185	RQ228411	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-GONER(RS) (RS) CKT-1		D	Line Bay AMP	01-Aug-2025	09:00	01-Aug-2025	18:00		PLANNED	Approved	01-Aug-25	09:00	01-Aug-25	18:00	
186	RQ228581	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-1		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	25-Aug-2025	09:00	28-Aug-2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Approved	25-Aug-25	09:00	28-Aug-25	18:00	One ckt s/d at a time./conditionally approved.
187	RQ228445	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1		D	Insert additional glass disc work by Kota & Chittorgarh	25-Aug-2025	08:00	30-Aug-2025	18:00	Non auto for 220 kv RAPPB-Chittorgarh Ckt-2	PLANNED	Approved	25-Aug-25	16:00	30-Aug-25	23:00	May be given from 16:00 Hrs/one ckt shutdown at a time

188	RQ228582	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-2		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	21-Aug-2025	09:00	24-Aug-2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Approved	21-Aug-25	09:00	24-Aug-25	18:00	One ckt s/d at a time./conditionally approved.
189	RQ228446	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-2		D	Insert additional glass disc work by Kota & Chittorgarh	19-Aug-2025	08:00	24-Aug-2025	18:00	Non auto for 220 kv RAPPB-Chittorgarh Ckt-1	PLANNED	Approved	19-Aug-25	16:00	24-Aug-25	23:00	May be given from 16:00 Hrs/one ckt shutdown at a time
190	RQ228583	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	15-Aug-2025	09:00	18-Aug-2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Approved	15-Aug-25	09:00	18-Aug-25	18:00	ATC/TTC Curtailed by 450MW in NR Import. Subjected to wrpc approval.
191	RQ228588	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-2		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	15-Aug-2025	09:00	18-Aug-2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Approved	15-Aug-25	09:00	18-Aug-25	18:00	
192	RQ228587	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-1		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	15-Aug-2025	09:00	18-Aug-2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Approved	15-Aug-25	09:00	18-Aug-25	18:00	
193	RQ228447	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1		D	Insert additional glass disc work by Kota & For attending S/D nature defects by Chittorgarh	14-Aug-2025	08:00	19-Aug-2025	18:00	S/D required timely	PLANNED	Approved	14-Aug-25	08:00	19-Aug-25	18:00	
194	RQ228444	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1		D	To attend shutdown nature defects by Kota & Chittorgarh	12-Aug-2025	08:00	14-Aug-2025	18:00	Non auto mode for 400 kv RAPPC-Kankroli, MOST URGENT	PLANNED	Approved	12-Aug-25	16:00	14-Aug-25	23:00	May be given from 16:00 Hrs/one ckt shutdown at a time

195	RQ228591	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-GONER(RS) (RS) CKT-1		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	09-Aug-2025	09:00	11-Aug-2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Approved	09-Aug-25	09:00	11-Aug-25	18:00	
196	RQ228514	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-1		D	for R ph CVT replacement	07-Aug-2025	08:00	07-Aug-2025	18:00	for R ph CVT replacement	PLANNED	Approved	07-Aug-25	08:00	07-Aug-25	18:00	
197	RQ228548	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1		D	For Relay Testing and CoE Audit Compliance at Kotputli Substation	05-Aug-2025	09:00	05-Aug-2025	18:00	For Relay Testing and CoE Audit Compliance at Kotputli Substation	PLANNED	Approved	05-Aug-25	09:00	05-Aug-25	18:00	
198	RQ228584	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	03-Aug-2025	09:00	05-Aug-2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Approved	03-Aug-25	09:00	05-Aug-25	18:00	ATC/TTC Curtailed by 450MW in NR Import. Subjected to wrpc approval.
199	RQ228590	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-VATIKA(RS) (RS) CKT-2		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	01-Aug-2025	09:00	03-Aug-2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Approved	01-Aug-25	09:00	03-Aug-25	18:00	
200	RQ228589	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-VATIKA(RS) (RS) CKT-1		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	01-Aug-2025	09:00	03-Aug-2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Approved	01-Aug-25	09:00	03-Aug-25	18:00	

201	RQ228585	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-1		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	01-Aug-2025	09:00	03-Aug-2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Approved	01-Aug-25	09:00	03-Aug-25	18:00	
202	RQ228586	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-2		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	01-Aug-2025	09:00	03-Aug-2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Approved	01-Aug-25	09:00	03-Aug-25	18:00	
203	RQ228443	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1		D	Polymer insulator replacement work	01-Aug-2025	08:00	10-Aug-2025	18:00	Non auto mode for 400 kv RAPP- Chittorgarh, MOST URGENT	PLANNED	Approved	01-Aug-25	08:00	10-Aug-25	18:00	
204	RQ228449	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1		D	Insert additional glass disc work	01-Aug-2025	08:00	08-Aug-2025	18:00	Non auto for 220 kv Anta(NTPC)-Swaimadhopu r(RS) tl	PLANNED	Approved	01-Aug-25	08:00	08-Aug-25	18:00	May be given subject to real time grid conditions/Anta & Rajasthan consent/Load to be managed by Rajasthan
205	RQ229188	OCC_233	cpcc3_sd	HVDC POLE	800 KV HVDC AGRA(PG) POLE-4	POWER GRID	D	FOR RTV coating work on DC HALL INSULATORS. pole at both ends (Agra and alipurduar)	07-Aug-2025	09:00	08-Aug-2025	18:00		PLANNED	Approved	07-Aug-25	09:00	08-Aug-25	18:00	Subjected to NERPC, ERPC Approval.
206	RQ229189	OCC_233	cpcc3_sd	HVDC POLE	800 KV HVDC AGRA(PG) POLE-3	POWER GRID	D	FOR RTV coating work on DC HALL INSULATORS. pole at both ends (Agra and alipurduar)	04-Aug-2025	09:00	05-Aug-2025	18:00		PLANNED	Approved	04-Aug-25	09:00	05-Aug-25	18:00	Subjected to NERPC, ERPC Approval.
207	RQ229190	OCC_233	cpcc3_sd	HVDC POLE	800 KV HVDC AGRA(PG) POLE-1	POWER GRID	D	FOR RTV coating work on DC HALL INSULATORS. pole at both ends (Agra and Biswanath Chiraili))	01-Aug-2025	09:00	02-Aug-2025	18:00		PLANNED	Approved	01-Aug-25	09:00	02-Aug-25	18:00	Subjected to NERPC, ERPC Approval.
208	RQ229147	OCC_233	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-1		D	For Stringing/ Construction of 765kv Neemrana II-Bareilly line	25-Aug-2025	06:00	27-Aug-2025	19:00		PLANNED	Approved	25-Aug-25	06:00	27-Aug-25	19:00	
209	RQ229148	OCC_233	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-2		D	For Stringing/ Construction of 765kv Neemrana II-Bareilly line	25-Aug-2025	06:00	27-Aug-2025	19:00		PLANNED	Approved	25-Aug-25	06:00	27-Aug-25	19:00	

210	RQ229146	OCC_233	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-2		D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	22-Aug-2025	06:00	24-Aug-2025	19:00		PLANNED	Approved	22-Aug-25	06:00	24-Aug-25	19:00	
211	RQ229145	OCC_233	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-1		D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	22-Aug-2025	06:00	24-Aug-2025	19:00		PLANNED	Approved	22-Aug-25	06:00	24-Aug-25	19:00	
212	RQ229109	OCC_233	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-1		C	Line Diversion work due to Lucknow-Kanpur Green Expressway Work.	03-Aug-2025	08:00	12-Aug-2025	19:00		PLANNED	Approved	03-Aug-25	08:00	12-Aug-25	19:00	
213	RQ229114	OCC_233	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-2		C	Line Diversion work due to Lucknow-Kanpur Green Expressway Work.	03-Aug-2025	08:00	12-Aug-2025	18:00		PLANNED	Approved	03-Aug-25	08:00	12-Aug-25	18:00	
214	RQ228709	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-2	POWER GRID	D	For rectification of S/D nature defects.	26-Aug-2025	09:00	26-Aug-2025	18:00		PLANNED	Approved	26-Aug-25	09:00	26-Aug-25	18:00	
215	RQ228708	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWER GRID	D	For rectification of S/D nature defects.	25-Aug-2025	09:00	25-Aug-2025	18:00		PLANNED	Approved	25-Aug-25	09:00	25-Aug-25	18:00	
216	RQ228756	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-2	POWER GRID	D	For S/D Nature defect rectification work & CSD Fine Tuning of Bays 805 & 806	25-Aug-2025	08:00	26-Aug-2025	18:00		PLANNED	Approved	25-Aug-25	08:00	26-Aug-25	18:00	ATC /TTC curtailed by 1100MW in NR import.
217	RQ228916	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BAREILLY_2-LUCKNOW_2 (PG) CKT-1	POWER GRID	D	"AMP work in line equipment & Line Reactor at Bareilly end. AMP OF 765 KV LUCKNOW BAREILLY LINE BAY EQUIPMENTS AT LUCKNOW 765 KV"	22-Aug-2025	09:30	22-Aug-2025	18:00		PLANNED	Approved	22-Aug-25	09:30	22-Aug-25	18:00	

218	RQ228653	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-2	POWER GRID	C	Installation of Counter weight in Gantry-1 Tower of 765kV Orai-Gwalior line at Orai End. Shutdown of 765kV Orai-Gwalior line required along with simultaneous shutdown of 765kV Orai-Aligarh -2 (as below Gwalior Gantry Tower, Aligarh-2 Line Reactor 765KV Bushing is falling).	20-Aug-2025	09:00	20-Aug-2025	14:00		PLANNED	Approved	20-Aug-25	09:00	20-Aug-25	14:00	ATC /TTC curtailed by 1100MW in NR import.
219	RQ228755	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-1	POWER GRID	D	For S/D Nature defect rectification work & CSD Fine Tuning of Bays 802 & 80	12-Aug-2025	08:00	13-Aug-2025	18:00		PLANNED	Approved	12-Aug-25	08:00	13-Aug-25	18:00	ATC /TTC curtailed by 1100MW in NR import.
220	RQ228714	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KANPUR_GIS-ALIGARH (PG) CKT-1	POWER GRID	D	Attending shutdown nature defects in line	08-Aug-2025	08:00	09-Aug-2025	18:00		PLANNED	Approved	08-Aug-25	08:00	09-Aug-25	18:00	
221	RQ228927	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-2	POWER GRID	D	Fixing of Spacer Damper and CC Ring and attend shut down works	07-Aug-2025	08:00	08-Aug-2025	18:00		PLANNED	Approved	07-Aug-25	08:00	08-Aug-25	18:00	
222	RQ228713	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-1	POWER GRID	D	"Attending shutdown nature defects in line by Kanpur TL & Fixing of Spacer Damper and CC Ring and attend shut down works by Fatehpur TLM."	05-Aug-2025	08:00	06-Aug-2025	18:00		PLANNED	Approved	05-Aug-25	08:00	06-Aug-25	18:00	
223	RQ228752	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-ALIGARH (PG) CKT-1	POWER GRID	D	AMP: IR measurement of Line LA, tightness of WT, CVT & Line isolator etc.	01-Aug-2025	08:00	01-Aug-2025	18:00		PLANNED	Approved	01-Aug-25	08:00	01-Aug-25	18:00	
224	RQ229062	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-ALIGARH(PG) (PG) CKT-1	POWER GRID	D	AMP work and Line S/D Nature defect rectification works	01-Aug-2025	08:00	01-Aug-2025	18:00		PLANNED	Rejected					To be availed in lean demand period.
225	RQ229267	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-1	POWER GRID	C	NHAI Diversion Work	01-Aug-2025	08:00	15-Aug-2025	18:00		PLANNED	Rejected					Approved from 11.07.25 to 20.07.25/Already availed

226	RQ228166	OCC_233	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-GR.NOIDA_2(UPC) (GTL) CKT-1	GTL	D	Only AR off is required for Earth wire rectification work and re	26-Aug-2025	09:00	30-Aug-2025	18:00		PLANNED	Approved	26-Aug-25	09:00	30-Aug-25	18:00	
227	RQ228163	OCC_233	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV HAPUR(UP)-RAMPUR_PRSTL (UP) (GTL) CKT-1	GTL	D	Only AR off is required for Earth wire rectification work and re	19-Aug-2025	09:00	25-Aug-2025	18:00		PLANNED	Approved	19-Aug-25	09:00	25-Aug-25	18:00	
228	RQ228164	OCC_233	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-GHATAMPUR_TP S(UP) (GTL) CKT-1	GTL	D	Only AR off is required for Earth wire rectification work and re	13-Aug-2025	09:00	18-Aug-2025	18:00		PLANNED	Approved	13-Aug-25	09:00	18-Aug-25	18:00	
229	RQ228167	OCC_233	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-GR.NOIDA_2(UPC) (GTL) CKT-1	GTL	D	"Annual Maintenance of Line reactor 80Mvar reactor at Fatehabad (Agra) end."	05-Aug-2025	10:00	05-Aug-2025	18:00		PLANNED	Rejected					To be availed in lean demand period.
230	RQ228228	OCC_233	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-2	UPPTCL	D	* For Tightening of Jumper Cone and C.C Ring N B and Fixing of Spacer Clamps.	22-Aug-2025	08:00	23-Aug-2025	18:00		PLANNED	Approved					To be clubbed with generation outage,
231	RQ228227	OCC_233	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-1	UPPTCL	D	* For Tightening of Jumper Cone and C.C Ring N B and Fixing of Spacer Clamps.	20-Aug-2025	08:00	21-Aug-2025	18:00		PLANNED	Approved					To be clubbed with generation outage,
232	RQ228077	OCC_233	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANPARA_C(LAN)-UNNAO(UP) (UP) CKT-1	UPPTCL	D	Planned non auto mode request for PLC of 765 kV S/C (Quad moose) Mainpuri-Unnao	19-Aug-2025	08:00	22-Aug-2025	18:00	Hotine stringing under non auto mode	PLANNED	Rejected					To be availed in lean demand period.
233	RQ228076	OCC_233	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV OBRA_C_TPS-UNNAO (UP) CKT-1	UPPTCL	D	Planned non auto mode request for PLC of 765 kV S/C (Quad moose) Mainpuri-Unnao	15-Aug-2025	08:00	18-Aug-2025	18:00	Hotine stringing under non auto mode	PLANNED	Rejected					To be availed in lean demand period.
234	RQ228367	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBTCL) CKT-4		D	Attending COE Protection Observations by Bhadla 2 & For AMP of Line Bay & Reactor Bay by Fatehgarh 2	15-Aug-2025	17:00	16-Aug-2025	23:59		PLANNED	Approved	15-Aug-25	17:00	16-Aug-25	23:59	
235	RQ228366	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBTCL) CKT-3		D	Attending COE Protection Observations by Bhadla 2 & For AMP of Line Bay & Reactor Bay by Fatehgarh 2	13-Aug-2025	17:00	14-Aug-2025	23:59		PLANNED	Approved	13-Aug-25	17:00	14-Aug-25	23:59	

236	RQ228365	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-2		D	Attending COE Protection Observations by Bhadla 2 & For AMP of Line Bay & Reactor Bay by Fatehgarh 2	11-Aug-2025	17:00	12-Aug-2025	23:59		PLANNED	Approved	11-Aug-25	17:00	12-Aug-25	23:59	
237	RQ228364	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1		D	Attending COE Protection Observations by Bhadla 2 & For AMP of Line Bay & Reactor Bay by Fatehgarh 2	09-Aug-2025	17:00	10-Aug-2025	23:59		PLANNED	Approved	09-Aug-25	17:00	10-Aug-25	23:59	
238	RQ229077	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-1		D	Rectification of S/D based defects of the line	07-Aug-2025	09:00	07-Aug-2025	18:00	Kindly approve.	PLANNED	Approved	07-Aug-25	17:00	07-Aug-25	23:00	To be availed from 17:00hrs./One ckt s/d at a time.
239	RQ229078	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-2		D	A/R in Non auto mode for safety purpose.	07-Aug-2025	09:00	07-Aug-2025	18:00	Kindly approve.	PLANNED	Approved	07-Aug-25	17:00	07-Aug-25	23:00	To be availed from 17:00hrs./One ckt s/d at a time.
240	RQ228363	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1		D	Rectification of Shut down Defects	03-Aug-2025	08:00	03-Aug-2025	18:00		PLANNED	Approved	03-Aug-25	16:30	03-Aug-25	23:00	To be approved from 16:30hrs.
241	RQ228362	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-BHIWANI (PG) CKT-1		D	Rectification of Shut down Defects	01-Aug-2025	08:00	01-Aug-2025	18:00		PLANNED	Approved	01-Aug-25	16:30	01-Aug-25	23:00	To be approved from 16:30hrs.
242	RQ229057	OCC_233	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-1	RRVPNL	D	Maintenance & Testing work alongwith 240 MVAR line reactor at 765kV GSS Anta	13-Aug-2025	08:00	13-Aug-2025	18:00		PLANNED	Approved	13-Aug-25	08:00	13-Aug-25	18:00	
243	RQ229058	OCC_233	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-2	RRVPNL	D	Shutdown is required alongwith 240 MVAR line reactor at 765kV GSS Anta . (1) For removal of defective Main-1 ABB REL-670 relay for its repair (2)Attending R-Phase defective circuit breaker of 765 KV Line Reactor Bank-2 by deputation of service engineer of M/s GE. Shutdown of line required due to heavy induction from line (3) Maintenance and testing work	11-Aug-2025	08:00	12-Aug-2025	18:00		PLANNED	Approved	11-Aug-25	08:00	12-Aug-25	18:00	

244	RQ228162	OCC_233	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GHATAMPUR_TP S(UP)-RAMPUR_PRSTL (UP) (GTL) CKT-1	GTL,PGY TL	D	Only AR off is required for Earth wire rectification work and re	04-Aug-2025	09:00	12-Aug-2025	18:00		PLANNED	Approved	04-Aug-25	09:00	12-Aug-25	18:00	
245	RQ228065	OCC_233	apl_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1	POWER GRID,FB TL	D	Live Line Earth Wire Replacement with OPGW for CKT-1	01-Aug-2025	08:00	31-Aug-2025	18:00	AR Non-Auto mode	PLANNED	Approved	01-Aug-25	16:30	31-Aug-25	23:00	To be approved from 16:30hrs.
246	RQ228264	OCC_233	cpcc3_sd	BUS	765KV BUS 1 AT FATEHPUR(PG)	POWER GRID	D	AMP & Bus-bar Tightening work.	30-Aug-2025	09:00	30-Aug-2025	18:00		PLANNED	Approved	30-Aug-25	09:00	30-Aug-25	18:00	Subject to real time grid conditions.
247	RQ228265	OCC_233	cpcc3_sd	BUS	765KV BUS 2 AT FATEHPUR(PG)	POWER GRID	D	AMP & Bus-bar Tightening work.	29-Aug-2025	09:00	29-Aug-2025	18:00		PLANNED	Approved	29-Aug-25	09:00	29-Aug-25	18:00	Subject to real time grid conditions.
248	RQ228819	OCC_233	cpcc1_sd	BUS	765 KV FATEHGARH_II(PG) - BUS 2	POWER GRID	D	For AMP work	13-Aug-2025	17:00	13-Aug-2025	23:00		PLANNED	Approved	13-Aug-25	17:00	13-Aug-25	23:00	
249	RQ228818	OCC_233	cpcc1_sd	BUS	765 KV FATEHGARH_II(PG) - BUS 1	POWER GRID	D	For AMP work	11-Aug-2025	17:00	11-Aug-2025	23:00		PLANNED	Approved	11-Aug-25	17:00	11-Aug-25	23:00	
250	RQ228116	OCC_233	stuup_sd	BUS	765 KV GR.NOIDA_2(UPC) - BUS 1	UPPTCL	C	Annual Maintenance & Testing	11-Aug-2025	07:00	11-Aug-2025	19:00		PLANNED	Approved	11-Aug-25	07:00	11-Aug-25	19:00	To be reviewed on D-3 basis, conditionally approved.
251	RQ228114	OCC_233	stuup_sd	BUS	765KV BUS 1 AT HAPUR(UP)	UPPTCL	C	Annual Maintenance & Testing	04-Aug-2025	07:00	04-Aug-2025	19:00		PLANNED	Approved	04-Aug-25	07:00	04-Aug-25	19:00	Subject to real time grid conditions.
252	RQ228764	OCC_233	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 2		D	Bay Extension, LBB Testing	06-Aug-2025	17:00	10-Aug-2025	23:00		PLANNED	Approved	06-Aug-25	17:00	10-Aug-25	23:00	
253	RQ228775	OCC_233	cpcc1_sd	BUS	765 KV KHETRI (PG) - BUS 1		D	FOR PUNCH POINT WORK IN BAY EXTENSION WORK UNDER PNTL	05-Aug-2025	09:00	06-Aug-2025	18:00		PLANNED	Approved	05-Aug-25	17:00	06-Aug-25	23:00	To be approved from 17:00hrs.
254	RQ228790	OCC_233	cpcc1_sd	BUS	765KV BUS 2 AT CHITTORGARH(PG)		C	For amp work	05-Aug-2025	08:00	05-Aug-2025	16:00		PLANNED	Approved	05-Aug-25	08:00	05-Aug-25	16:00	To be reviewed on D-3 basis, conditionally approved.
255	RQ228789	OCC_233	cpcc1_sd	BUS	765KV BUS 1 AT CHITTORGARH(PG)		C	For amp work	04-Aug-2025	08:00	04-Aug-2025	16:00		PLANNED	Approved	04-Aug-25	08:00	04-Aug-25	16:00	To be reviewed on D-3 basis, conditionally approved.
256	RQ228776	OCC_233	cpcc1_sd	BUS	765 KV KHETRI (PG) - BUS 2		D	FOR PUNCH POINT WORK IN BAY EXTENSION WORK UNDER PNTL	03-Aug-2025	09:00	04-Aug-2025	18:00		PLANNED	Approved	03-Aug-25	17:00	04-Aug-25	23:00	To be approved from 17:00hrs.
257	RQ228763	OCC_233	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 1		D	Bay Extension, LBB Testing	01-Aug-2025	17:00	05-Aug-2025	23:00		PLANNED	Approved	01-Aug-25	17:00	05-Aug-25	23:00	
258	RQ228805	OCC_233	cpcc1_sd	BUS	765 KV SIKAR_2(PSTL) - BUS 1		D	PB3TL Construction Work For Integration of 713 & 716 Bays under REZ Ph-III Part B1	01-Aug-2025	09:00	15-Aug-2025	18:00		PLANNED	Approved	01-Aug-25	17:00	15-Aug-25	23:00	To be approved from 17:00hrs.

259	RQ228311	OCC_233	cpcc3_sd	BR/BSR/MSR/MSR	330 MVAR BUS REACTOR NO 2 AT 765KV ALIGARH(PG)	POWER GRID	D	CSD Fine Tuning of Bays 811 & 812	23-Aug-2025	13:00	23-Aug-2025	16:00		PLANNED	Approved	23-Aug-25	13:00	23-Aug-25	16:00	
260	RQ228310	OCC_233	cpcc3_sd	BR/BSR/MSR/MSR	330 MVAR BUS REACTOR NO 1 AT 765KV ALIGARH(PG)	POWER GRID	D	CSD Fine Tuning of Bays 808 & 809	23-Aug-2025	09:00	23-Aug-2025	12:00		PLANNED	Approved	23-Aug-25	09:00	23-Aug-25	12:00	
261	RQ228321	OCC_233	cpcc3_sd	BR/BSR/MSR/MSR	330 MVAR BUS REACTOR NO 2 AT 765 KV ORAI(PG)	POWER GRID	D	AMP work and as per Latest Protection Scheme Modification, Transformer/Bus/ Line Reactor Body Protection and Testing. Attending Minor Oil leakage in R-ph from OFS near Conservator	23-Aug-2025	08:00	23-Aug-2025	18:00		PLANNED	Approved	23-Aug-25	08:00	23-Aug-25	18:00	
262	RQ228877	OCC_233	cpcc1_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV CHITTORGARH(PG)	POWER GRID	D	For AMP work	22-Aug-2025	08:00	22-Aug-2025	18:00		PLANNED	Approved	22-Aug-25	08:00	22-Aug-25	18:00	
263	RQ228313	OCC_233	cpcc3_sd	BR/BSR/MSR/MSR	330 MVAR BUS REACTOR NO 2 AT 765KV ALIGARH(PG)	POWER GRID	D	Checking healthiness of Conservator Aircell in R&B Phase and rectification works.	21-Aug-2025	08:00	21-Aug-2025	18:00		PLANNED	Approved	21-Aug-25	08:00	21-Aug-25	18:00	
264	RQ228312	OCC_233	cpcc3_sd	BR/BSR/MSR/MSR	330 MVAR BUS REACTOR NO 1 AT 765KV ALIGARH(PG)	POWER GRID	D	For rectification oil leakage/ Replacement of Radiator in Bus Reactor-1 R-phase unit	19-Aug-2025	08:00	19-Aug-2025	18:00		PLANNED	Approved	19-Aug-25	08:00	19-Aug-25	18:00	
265	RQ228856	OCC_233	cpcc1_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)	POWER GRID	D	" AMP works for element and bay AMP works PRV-1&2 retrofit (Viat Make). HV bushing tan delta point	18-Aug-2025	17:00	19-Aug-2025	23:00		PLANNED	Approved	18-Aug-25	17:00	19-Aug-25	23:00	
266	RQ228884	OCC_233	cpcc1_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV MEERUT(PG)	POWER GRID	D	For AMP work	16-Aug-2025	08:00	16-Aug-2025	18:00		PLANNED	Approved	16-Aug-25	08:00	16-Aug-25	18:00	
267	RQ228325	OCC_233	cpcc3_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV BAREILLY_2(PG)	POWER GRID	D	For construction work of 765kV Bareilly-Neemrana Bays at 765kV Bareilly substation to prevent induction.	15-Aug-2025	09:30	21-Aug-2025	17:30		PLANNED	Approved	15-Aug-25	09:30	21-Aug-25	17:30	To be reviewed on D-3 basis, conditionally approved.

268	RQ228326	OCC_233	cpcc3_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV KANPUR_GIS(PG)	POWER GRID	D	Attending Discharged Air Cell in Y-Phase of Bus Reactor-1	08-Aug-2025	09:00	08-Aug-2025	18:00		PLANNED	Approved	08-Aug-25	09:00	08-Aug-25	18:00	
269	RQ228871	OCC_233	cpcc1_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV MEERUT(PG)	POWER GRID	D	AMP work	04-Aug-2025	08:00	04-Aug-2025	18:00		PLANNED	Approved	04-Aug-25	08:00	04-Aug-25	18:00	
270	RQ228852	OCC_233	cpcc1_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	For AMP work	03-Aug-2025	17:00	03-Aug-2025	23:00		PLANNED	Approved	03-Aug-25	17:00	03-Aug-25	23:00	
271	RQ228845	OCC_233	cpcc1_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV BHADLA_2 (PG)	POWER GRID	D	CSD Fine Tuning, AMP	03-Aug-2025	17:00	04-Aug-2025	23:00		PLANNED	Approved	03-Aug-25	17:00	04-Aug-25	23:00	
272	RQ228309	OCC_233	cpcc3_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 2 AT 765KV AGRA(PG)	POWER GRID	D	AMP work: IR of Reactor LA, tan delta of bushing, CCL, body protection and other maintenance as per Format	02-Aug-2025	08:00	02-Aug-2025	18:00		PLANNED	Approved	02-Aug-25	08:00	02-Aug-25	18:00	
273	RQ228322	OCC_233	cpcc3_sd	BR/BSR/MSR/MSR	330 MVAR BUS REACTOR NO 1 AT 765KV ORAI(PG)	POWER GRID	D	AMP work and as per Latest Protection Scheme Modification, Transformer/Bus/Line Reactor Body Protection and Testing. Attending Minor Oil leakage in Y-ph from OFS near Conservator	02-Aug-2025	08:00	02-Aug-2025	18:00		PLANNED	Approved	02-Aug-25	08:00	02-Aug-25	18:00	
274	RQ228844	OCC_233	cpcc1_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV BHADLA_2 (PG)	POWER GRID	D	CSD Fine Tuning, AMP	01-Aug-2025	17:00	02-Aug-2025	23:00		PLANNED	Approved	01-Aug-25	17:00	02-Aug-25	23:00	
275	RQ228854	OCC_233	cpcc1_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	For AMP work	01-Aug-2025	17:00	01-Aug-2025	23:00		PLANNED	Approved	01-Aug-25	17:00	01-Aug-25	23:00	
276	RQ228868	OCC_233	cpcc1_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 2 AT 765KV JHATIKARA(PG)	POWER GRID	D	Shifting of Bus Reactor to New Foundation	01-Aug-2025	08:00	31-Aug-2025	18:00		PLANNED	Approved	01-Aug-25	08:00	31-Aug-25	18:00	Dia to be closed after taking shutdown.
277	RQ228857	OCC_233	cpcc1_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV PHAGI(RS)	PAPTL	D	" AMP works for element and bay AMP works PRV-1&2 retrofitment (Viat Make).HV bushing tan delta point	20-Aug-2025	17:00	21-Aug-2025	23:00		PLANNED	Approved	20-Aug-25	17:00	21-Aug-25	23:00	

278	RQ228280	OCC_233	stuup_sd	BR/BSR/MSR/MSR	189 MVAR BUS REACTOR NO 1 AT 765KV UNNAO(UP)	UPPTCL	C	S/D OF 3X63MVAR BUS REACTOR OCC-233 FOR 1- Replacement of gasket and O ring of main tank of 63MVAR R Phase bus	17-Aug-2025	09:00	30-Aug-2025	17:00		PLANNED	Rejected						To be reviewed on D-3 basis, conditionally approved.
279	RQ228123	OCC_233	stuup_sd	BR/BSR/MSR/MSR	330 MVAR BUS REACTOR NO 1 AT 765 KV RAMPUR_PRSTL (UP)	UPPTCL	D	AMP Works	17-Aug-2025	09:00	17-Aug-2025	17:30		PLANNED	Approved	17-Aug-25	09:00	17-Aug-25	17:30		
280	RQ228849	OCC_233	cpcc1_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV KHETRI (PKTSL)	PKTSL	D	For internal inspection due to DGA violation	15-Aug-2025	08:00	20-Aug-2025	18:00		PLANNED	Approved	15-Aug-25	08:00	20-Aug-25	18:00		Dia to be closed after taking shutdown.
281	RQ228850	OCC_233	cpcc1_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV KHETRI (PKTSL)	PKTSL	D	For internal inspection due to DGA violation	09-Aug-2025	08:00	14-Aug-2025	18:00		PLANNED	Approved	09-Aug-25	08:00	14-Aug-25	18:00		Dia to be closed after taking shutdown.
282	RQ228931	OCC_233	cpcc3_sd	LINE REACTOR	330 MVAR NON-SWITCHABLE LR ON KANPUR_GIS-ALIGARH (PG) CKT-1 @ALIGARH(PG)	POWER GRID	D	CSD Fine Tuning of Bay 807R	23-Aug-2025	16:00	23-Aug-2025	18:00		PLANNED	Approved	23-Aug-25	16:00	23-Aug-25	18:00		
283	RQ228734	OCC_233	cpcc1_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON 765 KV KOTESHWAR-MEERUT (PG) CKT-1 @MEERUT(PG)	POWER GRID	D	AMP work	22-Aug-2025	08:00	22-Aug-2025	18:00		PLANNED	Approved	22-Aug-25	08:00	22-Aug-25	18:00		Along with Line outage.
284	RQ228733	OCC_233	cpcc1_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON 765 KV KOTESHWAR-MEERUT (PG) CKT-2 @MEERUT(PG)	POWER GRID	D	AMP work	20-Aug-2025	08:00	20-Aug-2025	18:00		PLANNED	Approved	20-Aug-25	08:00	20-Aug-25	18:00		Along with Line outage.
285	RQ228703	OCC_233	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2 @BHADLA_2 (PG)	POWER GRID	D	AMP, Spare Switching	15-Aug-2025	17:00	16-Aug-2025	23:00		PLANNED	Approved	15-Aug-25	17:00	16-Aug-25	23:00		Along with Line outage.
286	RQ228702	OCC_233	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1 @BHADLA_2 (PG)	POWER GRID	D	AMP, Spare Switching	13-Aug-2025	17:00	14-Aug-2025	23:00		PLANNED	Approved	13-Aug-25	17:00	14-Aug-25	23:00		Along with Line outage.

287	RQ228731	OCC_233	cpcc1_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON MEERUT-BHIWANI (PG) CKT-1 @BHIWANI(PG)	POWER GRID	C	Along with Line for LIO works of 765 kV Meerut-Bhiwani TL at Narela	12-Aug-2025	08:00	14-Aug-2025	18:00		PLANNED	Approved	12-Aug-25	08:00	14-Aug-25	18:00	
288	RQ228729	OCC_233	cpcc1_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 @PHAGI(RS)	POWER GRID	D	AMP works for element and bay AMP[,DCRM DEW POINT,COIL CURRENT) worksPRV-1&2 retrofitment (Viat Make). 4.HV bushing tan delta point rectfication.	08-Aug-2025	08:00	09-Aug-2025	18:00		PLANNED	Approved	08-Aug-25	08:00	09-Aug-25	18:00	
289	RQ228705	OCC_233	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-1 @BHADLA_2 (PG)	POWER GRID	D	AMP, Spare Switching	07-Aug-2025	17:00	08-Aug-2025	23:00		PLANNED	Approved	07-Aug-25	17:00	08-Aug-25	23:00	Along with Line outage.
290	RQ228704	OCC_233	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-2 @BHADLA_2 (PG)	POWER GRID	D	AMP, Spare Switching	05-Aug-2025	17:00	06-Aug-2025	23:00		PLANNED	Approved	05-Aug-25	17:00	06-Aug-25	23:00	Along with Line outage.
291	RQ228717	OCC_233	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 @FATEHGARH_II(PG)	POWER GRID	D	AMP & COE compliances	03-Aug-2025	17:00	03-Aug-2025	23:00		PLANNED	Approved	03-Aug-25	17:00	03-Aug-25	23:00	Along with Line outage.
292	RQ228707	OCC_233	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-1 @BHADLA_2 (PG)	POWER GRID	D	AMP, Spare Switching	03-Aug-2025	17:00	04-Aug-2025	23:00		PLANNED	Approved	03-Aug-25	17:00	04-Aug-25	23:00	Along with Line outage.
293	RQ228728	OCC_233	cpcc1_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 @PHAGI(RS)	POWER GRID	D	AMP works for element and bay AMP[,DCRM DEW POINT,COIL CURRENT) worksPRV-1&2 retrofitment (Viat Make). 4.HV bushing tan delta point rectfication.	02-Aug-2025	08:00	03-Aug-2025	18:00		PLANNED	Approved	02-Aug-25	08:00	03-Aug-25	18:00	

294	RQ228716	OCC_233	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1 @FATEHGARH_II(PG)	POWER GRID	D	AMP & COE compliances	01-Aug-2025	17:00	01-Aug-2025	23:00		PLANNED	Approved	01-Aug-25	17:00	01-Aug-25	23:00	Along with Line outage.
295	RQ228706	OCC_233	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-2 @BHADLA_2 (PG)	POWER GRID	D	AMP, Spare Switching	01-Aug-2025	17:00	02-Aug-2025	23:00		PLANNED	Approved	01-Aug-25	17:00	02-Aug-25	23:00	Along with Line outage.
296	RQ228719	OCC_233	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_II(PG)	PFTL	D	AMP & COE compliances	07-Aug-2025	17:00	07-Aug-2025	23:00		PLANNED	Approved	07-Aug-25	17:00	07-Aug-25	23:00	Along with Line outage.
297	RQ228718	OCC_233	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1 @FATEHGARH_II(PG)	PFTL	D	AMP & COE compliances	05-Aug-2025	17:00	05-Aug-2025	23:00		PLANNED	Approved	05-Aug-25	17:00	05-Aug-25	23:00	Along with Line outage.
298	RQ228139	OCC_233	stuup_sd	LINE REACTOR	150 MVAR NON-SWITCHABLE LR ON 765 KV UNNAO-MAINPURI (UP) CKT-1 @MAINPURI(UP)	UPPTCL	C	For new unnao line connection at Gantry works	03-Aug-2025	08:00	04-Aug-2025	18:00		PLANNED	Approved	03-Aug-25	08:00	04-Aug-25	18:00	Along with Line outage.
299	RQ228137	OCC_233	stuup_sd	LINE REACTOR	330 MVAR NON-SWITCHABLE LR ON 765 KV BARA-MAINPURI (UP) CKT-1 @MAINPURI(UP)	UPPTCL	C	For New Bara 1 line connection at Gantry workd	01-Aug-2025	08:00	02-Aug-2025	18:00		PLANNED	Approved	01-Aug-25	08:00	02-Aug-25	18:00	Along with Line outage.
300	RQ228643	OCC_233	slcdrs_sd	BAY	704-52A MAIN BAY - 765 KV ANTA-PHAGI (RS) CKT-1 (RRVPNL) AT 765KV ANTA(RS)	RRVPNL	D	Maintenance & Testing work	29-Aug-2025	08:00	29-Aug-2025	18:00		PLANNED	Approved	29-Aug-25	08:00	29-Aug-25	18:00	
301	RQ228958	OCC_233	cpcc1_sd	BAY	70152A MAIN BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 AT PHAGI(RS)	RRVPNL	D	CB Pending Amp(CRM,DCRM, DEW POINT,COIL CURRENT) work to be carried out	27-Aug-2025	08:00	27-Aug-2025	18:00		PLANNED	Approved	27-Aug-25	08:00	27-Aug-25	18:00	
302	RQ228642	OCC_233	slcdrs_sd	BAY	705-52A MAIN BAY - 765 KV ANTA-PHAGI (RS) CKT-2 (RRVPNL) AT 765KV ANTA(RS)	RRVPNL	D	Maintenance & Testing work	26-Aug-2025	08:00	26-Aug-2025	18:00		PLANNED	Approved	26-Aug-25	08:00	26-Aug-25	18:00	

303	RQ228956	OCC_233	cpcc1_sd	BAY	70652A MAIN BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-1 AT PHAGI(RS)	RRVPNL	D	CB Pending Amp(CRM,DCRM, DEW POINT,COIL CURRENT) work to be carried out	25-Aug-2025	08:00	25-Aug-2025	18:00		PLANNED	Approved	25-Aug-25	08:00	25-Aug-25	18:00	
304	RQ228955	OCC_233	cpcc1_sd	BAY	70752A MAIN BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-2 AT PHAGI(RS)	RRVPNL	D	CB Pending Amp(CRM,DCRM, DEW POINT,COIL CURRENT) work to be carried out	23-Aug-2025	08:00	23-Aug-2025	18:00		PLANNED	Approved	23-Aug-25	08:00	23-Aug-25	18:00	
305	RQ228954	OCC_233	cpcc1_sd	BAY	70552A MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)	RRVPNL	D	CB Pending Amp(CRM,DCRM, DEW POINT,COIL CURRENT) work to be carried out	22-Aug-2025	08:00	22-Aug-2025	18:00		PLANNED	Approved	22-Aug-25	08:00	22-Aug-25	18:00	
306	RQ228887	OCC_233	slcdcrs_sd	BAY	70252B MAIN BAY - 765/400KV 1500 MVA ICT 2 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	11-Aug-2025	08:00	11-Aug-2025	18:00		PLANNED	Approved	11-Aug-25	08:00	11-Aug-25	18:00	
307	RQ228888	OCC_233	slcdcrs_sd	BAY	70152B MAIN BAY - 765/400KV 1500 MVA ICT 1 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	07-Aug-2025	08:00	07-Aug-2025	18:00		PLANNED	Approved	07-Aug-25	08:00	07-Aug-25	18:00	
308	RQ228885	OCC_233	slcdcrs_sd	BAY	703T TIE BAY - 765/400 KV 1500 MVA ICT 3 AT PHAGI(RS) (RRVPNL) AND FUTURE AT 765 KV PHAGI(RS) (RRVPNL)	RRVPNL	D	Quarterly Maintenance work	05-Aug-2025	08:00	05-Aug-2025	18:00		PLANNED	Approved	05-Aug-25	08:00	05-Aug-25	18:00	
309	RQ228886	OCC_233	slcdcrs_sd	BAY	703B MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT PHAGI(RS) (RRVPNL) AT 765 KV PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	04-Aug-2025	08:00	04-Aug-2025	18:00		PLANNED	Approved	04-Aug-25	08:00	04-Aug-25	18:00	
310	RQ229030	OCC_233	cpcc1_sd	BAY	715 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT SIKAR_2(PSTL) (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	2nd CT Oil Sampling Work	28-Aug-2025	08:00	28-Aug-2025	18:00		PLANNED	Approved	28-Aug-25	08:00	28-Aug-25	18:00	
311	RQ229031	OCC_233	cpcc1_sd	BAY	712 MAIN BAY - 330 MVAR BUS REACTOR NO 2 AT 765 KV SIKAR_2(PSTL) (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	2nd CT Oil Sampling Work	27-Aug-2025	08:00	27-Aug-2025	18:00		PLANNED	Approved	27-Aug-25	08:00	27-Aug-25	18:00	
312	RQ229032	OCC_233	cpcc1_sd	BAY	709 MAIN BAY - 330 MVAR BUS REACTOR NO 1 AT 765 KV SIKAR_2(PSTL) (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	2nd CT Oil Sampling Work	25-Aug-2025	08:00	25-Aug-2025	18:00		PLANNED	Approved	25-Aug-25	08:00	25-Aug-25	18:00	

313	RQ229028	OCC_233	cpcc1_sd	BAY	718 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT SIKAR_2(PSTL) (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	2nd CT Oil Sampling Work	20-Aug-2025	08:00	20-Aug-2025	18:00		PLANNED	Approved	20-Aug-25	08:00	20-Aug-25	18:00	
314	RQ229022	OCC_233	cpcc1_sd	BAY	710 MAIN BAY - 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTCL) CKT-1 (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	2nd CT Oil Sampling Work	08-Aug-2025	08:00	08-Aug-2025	18:00		PLANNED	Approved	08-Aug-25	08:00	08-Aug-25	18:00	
315	RQ229021	OCC_233	cpcc1_sd	BAY	711 TIE BAY - 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTCL) CKT-1 (PSTL) AND 330 MVAR BUS REACTOR NO 2 AT 765 KV SIKAR_2(PSTL) AT 765 KV SIKAR_2(PSTL) (PSTL)	PSTL	D	2nd CT Oil Sampling Work	07-Aug-2025	08:00	07-Aug-2025	18:00		PLANNED	Approved	07-Aug-25	08:00	07-Aug-25	18:00	
316	RQ229020	OCC_233	cpcc1_sd	BAY	704 MAIN BAY - 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PBSTL) CKT-3 (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	2nd CT Oil Sampling Work	06-Aug-2025	08:00	06-Aug-2025	18:00		PLANNED	Approved	06-Aug-25	08:00	06-Aug-25	18:00	
317	RQ229019	OCC_233	cpcc1_sd	BAY	705 TIE BAY - 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PBSTL) CKT-3 (PSTL) AND 765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-2 AT 765 KV SIKAR_2(PSTL) (PSTL)	PSTL	D	2nd CT Oil Sampling Work	05-Aug-2025	08:00	05-Aug-2025	18:00		PLANNED	Approved	05-Aug-25	08:00	05-Aug-25	18:00	
318	RQ229024	OCC_233	cpcc1_sd	BAY	707 MAIN BAY - 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTCL) CKT-2 (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	2nd CT Oil Sampling Work	05-Aug-2025	08:00	05-Aug-2025	18:00		PLANNED	Approved	05-Aug-25	08:00	05-Aug-25	18:00	

319	RQ229023	OCC_233	cpcc1_sd	BAY	708 TIE BAY - 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2 (PSTL) AND 330 MVAR BUS REACTOR NO 1 AT 765 KV SIKAR_2(PSTL) AT 765 KV SIKAR_2(PSTL) (PSTL)	PSTL	D	2nd CT Oil Sampling Work	04-Aug-2025	08:00	04-Aug-2025	18:00		PLANNED	Approved	04-Aug-25	08:00	04-Aug-25	18:00	
320	RQ229018	OCC_233	cpcc1_sd	BAY	701 MAIN BAY - 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PBSTL) CKT-4 (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	2nd CT Oil Sampling Work	04-Aug-2025	08:00	04-Aug-2025	18:00		PLANNED	Approved	04-Aug-25	08:00	04-Aug-25	18:00	
321	RQ229017	OCC_233	cpcc1_sd	BAY	702 TIE BAY - 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PBSTL) CKT-4 (PSTL) AND 765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-1 AT 765 KV SIKAR_2(PSTL) (PSTL)	PSTL	D	2nd CT Oil Sampling Work	03-Aug-2025	08:00	03-Aug-2025	18:00		PLANNED	Approved	03-Aug-25	08:00	03-Aug-25	18:00	
322	RQ229027	OCC_233	cpcc1_sd	BAY	717 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT SIKAR_2(PSTL) (PSTL) AND FUTURE AT 765 KV SIKAR_2(PSTL) (PSTL)	PSTL	C	PB3TL Construction Work For Integration of 713 & 716 Bays under REZ Ph-III Part B1	01-Aug-2025	08:00	15-Aug-2025	18:00		PLANNED	Approved	01-Aug-25	08:00	15-Aug-25	18:00	
323	RQ229029	OCC_233	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT SIKAR_2(PSTL) (PSTL) AND FUTURE AT 765 KV SIKAR_2(PSTL) (PSTL)	PSTL	D	PB3TL Construction Work For Integration of 713 & 716 Bays under REZ Ph-III Part B1	01-Aug-2025	08:00	15-Aug-2025	18:00		PLANNED	Approved	01-Aug-25	08:00	15-Aug-25	18:00	
324	RQ228975	OCC_233	cpcc1_sd	BAY	707 MAIN BAY - 765KV MEERUT-BHIWANI (PG) CKT-1 AT BHIWANI(PG)	POWER GRID	D	For AMP work	27-Aug-2025	08:00	27-Aug-2025	18:00		PLANNED	Approved	27-Aug-25	08:00	27-Aug-25	18:00	
325	RQ228957	OCC_233	cpcc1_sd	BAY	70252A MAIN BAY - 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 AT PHAGI(RS)	POWER GRID	D	CB Pending Amp(CRM,DCRM, DEW POINT, COIL CURRENT) work to be carried out	26-Aug-2025	08:00	26-Aug-2025	18:00		PLANNED	Approved	26-Aug-25	08:00	26-Aug-25	18:00	

326	RQ228974	OCC_233	cpcc1_sd	BAY	709 MAIN BAY - 765/400KV 1000 MVA ICT 2 AT BHIWANI(PG)	POWER GRID	D	For AMP work	21-Aug-2025	08:00	21-Aug-2025	18:00		PLANNED	Approved	21-Aug-25	08:00	21-Aug-25	18:00	
327	RQ228973	OCC_233	cpcc1_sd	BAY	708 TIE BAY - 765KV MEERUT-BHIWANI (PG) CKT-1 AND 765/400KV 1000 MVA ICT 2 AT BHIWANI(PG)	POWER GRID	D	For AMP work	20-Aug-2025	08:00	20-Aug-2025	18:00		PLANNED	Approved	20-Aug-25	08:00	20-Aug-25	18:00	
328	RQ228745	OCC_233	cpcc3_sd	BAY	710 MAIN BAY - 765KV AGRA-FATEHPUR (PG) CKT-2 AT FATEHPUR(PG)	POWER GRID	C	Circuit Breaker PIR Overhauling.	18-Aug-2025	08:00	21-Aug-2025	18:00		PLANNED	Approved	18-Aug-25	08:00	21-Aug-25	18:00	
329	RQ228969	OCC_233	cpcc1_sd	BAY	714 TIE BAY - 765 KV GR.NOIDA_2(UPC)-MEERUT(PG) (PG) CKT-1 AND FUTURE AT MEERUT(PG)	POWER GRID	C	For CB Overhauling	13-Aug-2025	08:00	16-Aug-2025	18:00		PLANNED	Approved	13-Aug-25	08:00	16-Aug-25	18:00	
330	RQ229006	OCC_233	cpcc1_sd	BAY	713 MAIN BAY - 765 KV AJMER-CHITTORGARH (PG) CKT-1 AT CHITTORGARH(PG)	POWER GRID	D	For AMP work	12-Aug-2025	08:00	12-Aug-2025	18:00		PLANNED	Approved	12-Aug-25	08:00	12-Aug-25	18:00	
331	RQ228965	OCC_233	cpcc1_sd	BAY	709 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT MEERUT(PG) (POWERGRID)	POWER GRID	D	For AMP work	12-Aug-2025	08:00	13-Aug-2025	18:00		PLANNED	Approved	12-Aug-25	08:00	13-Aug-25	18:00	
332	RQ228727	OCC_233	cpcc3_sd	BAY	706 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV BAREILLY_2(PG) (POWERGRID)	POWER GRID	D	DCRM test	11-Aug-2025	09:30	11-Aug-2025	17:00		PLANNED	Approved	11-Aug-25	09:30	11-Aug-25	17:00	
333	RQ228738	OCC_233	cpcc3_sd	BAY	707 MAIN BAY - 765KV AGRA-FATEHPUR (PG) CKT-1 AT FATEHPUR(PG)	POWER GRID	C	Circuit Breaker PIR Overhauling.	11-Aug-2025	09:00	14-Aug-2025	17:00		PLANNED	Approved	11-Aug-25	09:00	14-Aug-25	17:00	
334	RQ229005	OCC_233	cpcc1_sd	BAY	711 TIE BAY - 765KV AJMER-CHITTORGARH (PG) CKT-2 AND 240 MVAR BUS REACTOR NO 1 AT 765KV CHITTORGARH(PG)	POWER GRID	D	For AMP work	11-Aug-2025	08:00	11-Aug-2025	18:00		PLANNED	Approved	11-Aug-25	08:00	11-Aug-25	18:00	
335	RQ229004	OCC_233	cpcc1_sd	BAY	714 TIE BAY - 765KV AJMER-CHITTORGARH (PG) CKT-1 AND FUTURE AT CHITTORGARH(PG)	POWER GRID	D	For AMP work	08-Aug-2025	08:00	08-Aug-2025	18:00		PLANNED	Approved	08-Aug-25	08:00	08-Aug-25	18:00	

336	RQ228960	OCC_233	cpcc1_sd	BAY	701 MAIN BAY - 765 KV KOTESHWAR-MEERUT (PG) CKT-2 (POWERGRID) AT MEERUT	POWER GRID	D	For AMP work	07-Aug-2025	08:00	08-Aug-2025	18:00		PLANNED	Approved	07-Aug-25	08:00	08-Aug-25	18:00	
337	RQ228966	OCC_233	cpcc1_sd	BAY	711 TIE BAY - 765KV MOGA-MEERUT (PG) CKT-1 AND 765KV MEERUT-BHIWANI (PG) CKT-1 AT MEERUT(PG)	POWER GRID	C	For CB Overhauling	05-Aug-2025	08:00	08-Aug-2025	18:00		PLANNED	Approved	05-Aug-25	08:00	08-Aug-25	18:00	
338	RQ229003	OCC_233	cpcc1_sd	BAY	709 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT CHITTORGARH(PG)	POWER GRID	D	For AMP work	01-Aug-2025	08:00	31-Aug-2025	18:00		PLANNED	Approved	01-Aug-25	08:00	31-Aug-25	18:00	
339	RQ229002	OCC_233	cpcc1_sd	BAY	706 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT CHITTORGARH(PG)	POWER GRID	D	For AMP work	01-Aug-2025	08:00	31-Aug-2025	18:00		PLANNED	Approved	01-Aug-25	08:00	31-Aug-25	18:00	
340	RQ228943	OCC_233	cpcc1_sd	BAY	717 TIE BAY - 765 KV KHETRI (PKTSL)- NARELA(PNTL) (PNTL) CKT-1 (PNTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (PNTL)	PNTL	D	FOR PUNCHPOINT RECTIFICATION WORK	27-Aug-2025	08:00	28-Aug-2025	18:00		PLANNED	Approved	27-Aug-25	08:00	28-Aug-25	18:00	
341	RQ228942	OCC_233	cpcc1_sd	BAY	719 MAIN BAY - 765 KV KHETRI (PKTSL)- NARELA(PNTL) (PNTL) CKT-2 (PNTL) AT 765 KV KHETRI (PKTSL)	PNTL	D	FOR PUNCHPOINT RECTIFICATION WORK	27-Aug-2025	08:00	28-Aug-2025	18:00		PLANNED	Approved	27-Aug-25	08:00	28-Aug-25	18:00	
342	RQ228941	OCC_233	cpcc1_sd	BAY	720 TIE BAY - 765 KV KHETRI (PKTSL)- NARELA(PNTL) (PNTL) CKT-2 (PNTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (PNTL)	PNTL	D	FOR PUNCHPOINT RECTIFICATION WORK	25-Aug-2025	08:00	26-Aug-2025	18:00		PLANNED	Approved	25-Aug-25	08:00	26-Aug-25	18:00	
343	RQ228944	OCC_233	cpcc1_sd	BAY	716 MAIN BAY - 765 KV KHETRI (PKTSL)- NARELA(PNTL) (PNTL) CKT-1 (PNTL) AT 765 KV KHETRI (PKTSL)	PNTL	D	FOR PUNCHPOINT RECTIFICATION WORK	25-Aug-2025	08:00	26-Aug-2025	18:00		PLANNED	Approved	25-Aug-25	08:00	26-Aug-25	18:00	
344	RQ229117	OCC_233	cpcc2_sd	BAY	707 MAIN BAY - 765KV MOGA-MEERUT (PG) CKT-1 AT MOGA(PG)		C	SF6 Leakage attending in CB Pole of 707 Bay	19-Aug-2025	08:30	21-Aug-2025	18:00	Kindly approve.	PLANNED	Approved	19-Aug-25	08:30	21-Aug-25	18:00	

345	RQ229025	OCC_233	cpcc1_sd	BAY	706 MAIN BAY - 765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-2 (PASTL) AT 765 KV SIKAR_2(PSTL)	PASTL	D	2nd CT Oil Sampling Work	18-Aug-2025	08:00	18-Aug-2025	18:00		PLANNED	Approved	18-Aug-25	08:00	18-Aug-25	18:00	
346	RQ229026	OCC_233	cpcc1_sd	BAY	703 MAIN BAY - 765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-1 (PASTL) AT 765 KV SIKAR_2(PSTL)	PASTL	D	2nd CT Oil Sampling Work	02-Aug-2025	08:00	02-Aug-2025	18:00		PLANNED	Approved	02-Aug-25	08:00	02-Aug-25	18:00	
347	RQ228269	OCC_233	stuup_sd	BAY	707 MAIN BAY - 765 KV UNNAO-MAINPURI (UP) CKT-1 (UPPTCL) AT 765 KV UNNAO(UP)	UPPTCL	C	* S/D OF BAY NO.(700-07-52) OCC-233 FOR- 1- Carrier Inter tripping,Auto Reclose and distance protection testing of bay	11-Aug-2025	09:00	13-Aug-2025	17:00		PLANNED	Approved	11-Aug-25	09:00	13-Aug-25	17:00	
348	RQ228222	OCC_233	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT AGRA FATEHBAD(UP)	UPPTCL	C	Regarding charging of 500MVA ICT-II R Phase unit (at present Spare Phase unit is charged as R Phase unit) after replacemen	28-Aug-2025	09:00	29-Aug-2025	18:00		PLANNED	Approved	28-Aug-25	09:00	29-Aug-25	18:00	
349	RQ228105	OCC_233	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT HAPUR(UP)	UPPTCL	C	Normalization of 1500 MVA ICT-1 , Spare phase will free and 1500 MVA ICT will charge with R ph, Y ph & B ph	27-Aug-2025	09:00	27-Aug-2025	10:00		PLANNED	Approved	27-Aug-25	09:00	27-Aug-25	10:00	
350	RQ228106	OCC_233	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT GR.NOIDA_2(UPC)	UPPTCL	C	Normalization of 1500 MVA ICT-1 , Spare phase will free and 1500 MVA ICT will charge with R ph, Y ph & B ph	21-Aug-2025	09:00	21-Aug-2025	11:00		PLANNED	Approved	21-Aug-25	09:00	21-Aug-25	11:00	
351	RQ228358	OCC_233	cpcc3_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 1 AT ORAI(PG)	POWER GRID	C	Attending SF6 Gas leakage in PDM sensor of 703-09 Y-ph Gas Compartment and One yearly AMP work of ICT-1 at Orai ss.	25-Aug-2025	08:00	27-Aug-2025	18:00		PLANNED	Approved	25-Aug-25	08:00	27-Aug-25	18:00	
352	RQ229153	OCC_233	cpcc2_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT MOGA(PG)	POWER GRID	D	For fine tunnning of CGL make CSD Relay in 425-52 Tie Bay C.B of 765/400kV, ICT-2	20-Aug-2025	16:00	20-Aug-2025	18:00	kindly approve.	PLANNED	Approved	20-Aug-25	16:00	20-Aug-25	18:00	

353	RQ229152	OCC_233	cpcc2_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT MOGA(PG)	POWER GRID	D	For fine tuning of CGL make CSD Relay in 708-52 Tie Bay C.B of 765/400kV, ICT-1	19-Aug-2025	16:00	19-Aug-2025	18:00	kindly approve.	PLANNED	Approved	19-Aug-25	16:00	19-Aug-25	18:00	
354	RQ228652	OCC_233	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 2 AT KOTESHWAR(PG)	POWER GRID	D	INSULATION PAINT APPLICATION ON TERTIARY	18-Aug-2025	09:00	18-Aug-2025	13:00		PLANNED	Approved	18-Aug-25	09:00	18-Aug-25	13:00	
355	RQ228650	OCC_233	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 6 AT FATEHGARH_II(PG)	POWER GRID	D	AMP Work & COE Compliances	13-Aug-2025	18:00	13-Aug-2025	23:00		PLANNED	Approved	13-Aug-25	18:00	13-Aug-25	23:00	
356	RQ228359	OCC_233	cpcc3_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 2 AT ORAI(PG)	POWER GRID	D	One yearly AMP work of ICT-2 at Orai ss.	12-Aug-2025	08:00	12-Aug-2025	18:00		PLANNED	Approved	12-Aug-25	08:00	12-Aug-25	18:00	ATC/TTC curtailed by 400MW in NR Import.
357	RQ228651	OCC_233	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 5 AT FATEHGARH_II(PG)	POWER GRID	D	AMP Work & COE Compliances	11-Aug-2025	18:00	11-Aug-2025	23:00		PLANNED	Approved	11-Aug-25	18:00	11-Aug-25	23:00	
358	RQ228649	OCC_233	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG)	POWER GRID	D	AMP Work & COE Compliances	08-Aug-2025	18:00	08-Aug-2025	23:00		PLANNED	Approved	08-Aug-25	18:00	08-Aug-25	23:00	
359	RQ228354	OCC_233	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT ALIGARH(PG)	POWER GRID	D	Body Protection Modification as technical IOM/ Circulars and Spare Transformer changeover in place of ICT-2 Y-ph unit	07-Aug-2025	08:00	07-Aug-2025	18:00		PLANNED	Approved	07-Aug-25	08:00	07-Aug-25	18:00	
360	RQ228646	OCC_233	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_III(PG)	POWER GRID	D	AMP Work & COE Compliances	06-Aug-2025	18:00	06-Aug-2025	23:00		PLANNED	Approved	06-Aug-25	18:00	06-Aug-25	23:00	
361	RQ228330	OCC_233	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BAREILLY_2(PG)	POWER GRID	D	AMP work in ICT-2	06-Aug-2025	10:00	06-Aug-2025	18:00		PLANNED	Approved	06-Aug-25	10:00	06-Aug-25	18:00	
362	RQ228355	OCC_233	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT ALIGARH(PG)	POWER GRID	D	Body Protection Modification as technical IOM/ Circulars	05-Aug-2025	08:00	05-Aug-2025	18:00		PLANNED	Approved	05-Aug-25	08:00	05-Aug-25	18:00	
363	RQ228647	OCC_233	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG)	POWER GRID	D	AMP Work & COE Compliances	04-Aug-2025	18:00	04-Aug-2025	23:00		PLANNED	Approved	04-Aug-25	18:00	04-Aug-25	23:00	
364	RQ228329	OCC_233	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BAREILLY_2(PG)	POWER GRID	D	AMP work of ICT-1	04-Aug-2025	10:00	04-Aug-2025	18:00		PLANNED	Approved	04-Aug-25	10:00	04-Aug-25	18:00	
365	RQ228351	OCC_233	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT LUCKNOW_2(PG)	POWER GRID	D	For spare phase rotation	04-Aug-2025	10:00	04-Aug-2025	18:00		PLANNED	Approved	04-Aug-25	10:00	04-Aug-25	18:00	

366	RQ228648	OCC_233	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG)	POWER GRID	D	AMP Work & COE Compliances	01-Aug-2025	18:00	01-Aug-2025	23:00		PLANNED	Approved	01-Aug-25	18:00	01-Aug-25	23:00	
367	RQ228616	OCC_233	cpcc1_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 1 AT BHIWANI(PG)		D	AMP Work & COE Compliances	19-Aug-2025	09:00	20-Aug-2025	18:00		PLANNED	Approved	19-Aug-25	09:00	20-Aug-25	18:00	
368	RQ228622	OCC_233	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT CHITTORGARH(PG)		D	For amp work	18-Aug-2025	08:00	18-Aug-2025	18:00		PLANNED	Approved	18-Aug-25	16:00	18-Aug-25	23:00	To be availed from 16:00hrs
369	RQ228621	OCC_233	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT CHITTORGARH(PG)		D	for spare switching and amp work	16-Aug-2025	08:00	16-Aug-2025	18:00		PLANNED	Approved	16-Aug-25	16:00	16-Aug-25	23:00	To be availed from 16:00hrs
370	RQ228604	OCC_233	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	07-Aug-2025	17:00	08-Aug-2025	23:00		PLANNED	Approved	07-Aug-25	17:00	08-Aug-25	23:00	
371	RQ228603	OCC_233	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	05-Aug-2025	17:00	06-Aug-2025	23:00		PLANNED	Approved	05-Aug-25	17:00	06-Aug-25	23:00	
372	RQ228602	OCC_233	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	03-Aug-2025	17:00	04-Aug-2025	23:00		PLANNED	Approved	03-Aug-25	17:00	04-Aug-25	23:00	
373	RQ228614	OCC_233	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL)		D	For scheme checking work	03-Aug-2025	09:00	04-Aug-2025	17:00		PLANNED	Approved	03-Aug-25	16:00	04-Aug-25	23:00	To be availed from 16:00hrs
374	RQ228636	OCC_233	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT SIKAR_2(PSTL)		D	PB3TL Construction Work For Integration of 713 & 716 Bays under REZ Ph-III Part B1	03-Aug-2025	09:00	04-Aug-2025	18:00		PLANNED	Approved	03-Aug-25	16:00	04-Aug-25	23:00	To be availed from 16:00hrs
375	RQ228601	OCC_233	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	01-Aug-2025	17:00	02-Aug-2025	23:00		PLANNED	Approved	01-Aug-25	17:00	02-Aug-25	23:00	
376	RQ228635	OCC_233	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT SIKAR_2(PSTL)		D	PB3TL Construction Work For Integration of 713 & 716 Bays under REZ Ph-III Part B1	01-Aug-2025	09:00	02-Aug-2025	18:00		PLANNED	Approved	01-Aug-25	16:00	02-Aug-25	23:00	To be availed from 16:00hrs
377	RQ228613	OCC_233	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL)		D	For scheme checking work	01-Aug-2025	09:00	02-Aug-2025	17:00		PLANNED	Approved	01-Aug-25	16:00	02-Aug-25	23:00	To be availed from 16:00hrs
378	RQ228699	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1-SOHAWAL (PG) CKT-2	POWER GRID	D	FOR AMP of Line Side Equipments .	30-Aug-2025	09:00	30-Aug-2025	18:00		PLANNED	Approved	30-Aug-25	09:00	30-Aug-25	18:00	
379	RQ228595	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-JAULIWI (PG) CKT-2	POWER GRID	D	FOR ATTENDING SHUTDOWN NATURE DEFECTS IN 400KV JAULIBI-BAREILLY CKT-2	27-Aug-2025	09:00	27-Aug-2025	18:00		PLANNED	Approved	27-Aug-25	09:00	27-Aug-25	18:00	

380	RQ229101	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1	POWER GRID	D	AMP of line bay equipment with AMP of non-switchable line reactor at Kanpur	25-Aug-2025	08:00	25-Aug-2025	18:00		PLANNED	Approved	25-Aug-25	08:00	25-Aug-25	18:00	
381	RQ229099	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-1	POWER GRID	D	"1 Nos. Line reactor is being installed at Mainpuri end in 400kV Mainpuri-ballbgarh Line-1 under SS-103 package. 1.Pre commissioning activities and testing 2.Jumper connections for reactor, CB and reactor isolator and other erection activities 3.Charging of reactor and taking into service. in"	25-Aug-2025	08:00	31-Aug-2025	18:00		PLANNED	Approved	25-Aug-25	08:00	31-Aug-25	18:00	
382	RQ229170	OCC_233	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2	POWER GRID	D	Half Yearly Maintenance work at 400KV GSS, Bhadla	23-Aug-2025	16:00	23-Aug-2025	22:00		PLANNED	Approved	23-Aug-25	17:00	23-Aug-25	23:00	May be given from 17:00Hrs
383	RQ228259	OCC_233	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	POWER GRID	C	For the LILO arrangement of the existing 400kV Dulhasti (NH)-Kishenpur (PG) Ckt-2 at Kishtwar Substation, the following activities are to be carried out: differential relay retrofitting, commissioning, and testing at the Dulhasti end, PLCC commissioning at both ends & associated testing works	23-Aug-2025	08:00	30-Aug-2025	18:00	Shutdown required	PLANNED	Rejected					M/S Sterlite may confirm name of the Line on which S/D required. There are 03 lines from Kishenpur to Dulhasti as under : 1. 400KV Kishenpur Dulhasti-1 (S/C) 2. 400KV D/C Kishenpur Dulhasti 2 (Ckt 1 of D/C Line) 3. 400KV D/C Kishenpur Dulhasti 3 (Ckt 2 of D/C Line under construction)

384	RQ228258	OCC_233	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	POWER GRID	C	For the LILO arrangement of the existing 400kV Dulhasti (NH)-Kishenpur (PG) Ckt-2 at Kishtwar Substation, the following activities are to be carried out: differential relay retrofitting, commissioning, and testing at the Dulhasti end, PLCC commissioning at both ends & associated testing works	23-Aug-2025	08:00	30-Aug-2025	18:00	Shutdown required	PLANNED	Rejected						Duplicate entry
385	RQ229110	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-1	POWER GRID	D	AMP OF LINE, LINE REACTOR & REACTOR BAY	23-Aug-2025	08:00	23-Aug-2025	18:00		PLANNED	Approved	23-Aug-25	08:00	23-Aug-25	18:00		
386	RQ229169	OCC_233	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1	POWER GRID	D	Half Yearly Maintenance work at 400KV GSS, Bhadla	22-Aug-2025	16:00	22-Aug-2025	22:00		PLANNED	Approved	22-Aug-25	17:00	22-Aug-25	23:00	May be given from 17:00Hrs	
387	RQ228596	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-JAULIJI (PG) CKT-1	POWER GRID	D	AMP work in Transmission line OCC Reference OCC_233.	22-Aug-2025	09:00	22-Aug-2025	18:00		PLANNED	Approved	22-Aug-25	09:00	22-Aug-25	18:00		
388	RQ228141	OCC_233	rappc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1	POWER GRID	D	Tan Delta measurement of CT-9 & 10, CVT-2, Manitenance of CB, DS and relays	22-Aug-2025	08:00	25-Aug-2025	20:00		PLANNED	Approved	22-Aug-25	08:00	25-Aug-25	20:00		
389	RQ228701	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	POWER GRID	D	For conductor De-Stringing & Stringing at Span 6-7.	21-Aug-2025	09:00	24-Aug-2025	18:00		PLANNED	Approved	21-Aug-25	09:00	24-Aug-25	18:00		
390	RQ228922	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-2	POWER GRID	D	Rectification of Sag adjustment plate at loc no 26 and 27.	21-Aug-2025	08:00	21-Aug-2025	18:00		PLANNED	Approved	21-Aug-25	08:00	21-Aug-25	18:00		
391	RQ228921	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-1	POWER GRID	D	Rectification of Sag adjustment plate at loc no 26 and 27.	20-Aug-2025	08:00	20-Aug-2025	18:00		PLANNED	Approved	20-Aug-25	08:00	20-Aug-25	18:00		
392	RQ228810	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY(PG)-MORADABAD(UP) (PG) CKT-1	POWER GRID	D	To attend SD nature defects in the line.	19-Aug-2025	08:00	19-Aug-2025	18:00		PLANNED	Approved	19-Aug-25	08:00	19-Aug-25	18:00		
393	RQ228666	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1-SHAHJAHANPUR (PG) CKT-1	POWER GRID	D	FOR REPLACEMENT OF DEFECTIVE POLYMER INSULATOR AND AMP OF SUBSTATION EQUIPMENT	18-Aug-2025	09:00	18-Aug-2025	18:00		PLANNED	Approved	18-Aug-25	09:00	18-Aug-25	18:00		

394	RQ228695	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-1	POWER GRID	D	TO PUT INTO NON-AUTO MODE FOR PID TESTING.	18-Aug-2025	09:00	18-Aug-2025	18:00		PLANNED	Approved	18-Aug-25	09:00	18-Aug-25	18:00	
395	RQ228078	OCC_233	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-BASTI(UP) (PG) CKT-1	POWER GRID	D	Planned non auto mode request for PLC of 400 kV D/C (Quad moose) Tanda-Gonda T/L of SEUPPTCL	18-Aug-2025	08:00	19-Aug-2025	18:00		PLANNED	Approved	18-Aug-25	08:00	19-Aug-25	18:00	
396	RQ228142	OCC_233	rappc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1	POWER GRID	D	an Delta measurement of CT-3 & 5, CVT-1, Manitenance of CB, DS and relays	18-Aug-2025	08:00	21-Aug-2025	20:00		PLANNED	Approved	18-Aug-25	16:00	21-Aug-25	23:00	May be given from 16:00 Hrs/one ckt shutdown at a time
397	RQ229108	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-3	POWER GRID	D	AMP of line bay equipment with AMP of non-switchable line reactor at Kanpur	18-Aug-2025	08:00	18-Aug-2025	18:00		PLANNED	Approved	18-Aug-25	08:00	18-Aug-25	18:00	
398	RQ228923	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-1	POWER GRID	D	For Porcelain to Polymer Insulator replacement	18-Aug-2025	08:00	19-Aug-2025	18:00		PLANNED	Approved	18-Aug-25	08:00	19-Aug-25	18:00	
399	RQ228080	OCC_233	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-1	POWER GRID	D	Planned non auto mode request for PLC of 400 kV D/C (Quad moose) Tanda-Gonda T/L of SEUPPTCL	18-Aug-2025	08:00	19-Aug-2025	18:00		PLANNED	Approved	18-Aug-25	08:00	19-Aug-25	18:00	
400	RQ229038	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1	POWER GRID	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	17-Aug-2025	06:00	19-Aug-2025	19:00		PLANNED	Approved	17-Aug-25	06:00	19-Aug-25	19:00	
401	RQ229260	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-KOTA (PG) CKT-1	POWER GRID	C	Airport Diversion work	15-Aug-2025	08:00	24-Aug-2025	18:00	S/D of 400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) ckt 1 is required simultaneously .In addition to that Auto mode of other charged ckt 400 kV Kota Jaipur south is required on off mode.	PLANNED	Rejected					Shutdown may be applied in D-5 basis and shutdown may be allowed subject to real time grid condition/ Utility may confirm the element as Rap_D-Jaipur south line was requested in Last OCC-232

402	RQ229100	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-2	POWER GRID	C	1.Erection of HV and Neutral Bushings in new line reactor in 400kV Mainpuri-Ballabgarh Line-1.under SS-103 package	15-Aug-2025	08:00	22-Aug-2025	18:00		PLANNED	Approved	15-Aug-25	08:00	22-Aug-25	18:00	May be allowed subject to real time grid condition & no other line outage at both ends
403	RQ229259	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-2	POWER GRID	C	Airport Diversion work	15-Aug-2025	08:00	24-Aug-2025	18:00	S/D of 400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-2 is required simultaneously . In addition to that Auto mode of other charged ckt 400 kV Kota Jaipur south is required on off mode.	PLANNED	Rejected					Shutdown may be applied in D-5 basis and shutdown may be allowed subject to real time grid condition
404	RQ229268	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1	POWER GRID	C	Diversion work of NHAI,PIU Sohana	14-Aug-2025	08:00	30-Aug-2025	18:00		PLANNED	Rejected					Shutdown may be rejected and may be applied in D-5 basis after confirmation
405	RQ229271	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-2	POWER GRID	C	HIRDC diversion work	14-Aug-2025	08:00	30-Aug-2025	18:00		PLANNED	Rejected					Shutdown may be rejected and may be applied in D-5 basis after confirmation from HIRDC
406	RQ228842	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-2	POWER GRID	D	DTPC installation and testing under process Bus scheme & AMP of line bay at Panki end	14-Aug-2025	08:00	14-Aug-2025	18:00		PLANNED	Approved	14-Aug-25	08:00	14-Aug-25	18:00	
407	RQ229269	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2	POWER GRID	C	Diversion work of NHAI,PIU Sohana	14-Aug-2025	08:00	30-Aug-2025	18:00		PLANNED	Rejected					Shutdown may be rejected and may be applied in D-5 basis after confirmation
408	RQ229270	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-1	POWER GRID	C	HIRDC diversion work	14-Aug-2025	08:00	30-Aug-2025	18:00		PLANNED	Rejected					Shutdown may be rejected and may be applied in D-5 basis after confirmation from HIRDC
409	RQ228848	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-KANPUR (PG) CKT-2	POWER GRID	D	DTPC installation and testing under process Bus scheme	13-Aug-2025	09:00	13-Aug-2025	14:00		PLANNED	Approved	13-Aug-25	09:00	13-Aug-25	14:00	
410	RQ228692	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-1	POWER GRID	D	FOR ATTENDING SHUTDOWN NATURE DEFECTS.	13-Aug-2025	09:00	13-Aug-2025	18:00		PLANNED	Approved	13-Aug-25	09:00	13-Aug-25	18:00	
411	RQ228690	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-SOHAWAL (PG) CKT-2	POWER GRID	D	FOR ATTENDING SHUTDOWN NATURE DEFECTS and AMP.	12-Aug-2025	09:00	12-Aug-2025	18:00		PLANNED	Approved	12-Aug-25	09:00	12-Aug-25	18:00	
412	RQ228847	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-KANPUR (PG) CKT-1	POWER GRID	D	DTPC installation and testing under process Bus scheme	12-Aug-2025	09:00	12-Aug-2025	14:00		PLANNED	Approved	12-Aug-25	09:00	12-Aug-25	14:00	

413	RQ228924	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1	POWER GRID	D	For Porcelain to Polymer Insulator replacement works	12-Aug-2025	08:00	13-Aug-2025	18:00		PLANNED	Approved	12-Aug-25	08:00	13-Aug-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC consent
414	RQ228700	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1	POWER GRID	D	For attending S/D nature defects.	11-Aug-2025	09:00	13-Aug-2025	18:00		PLANNED	Approved	11-Aug-25	09:00	13-Aug-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC consent
415	RQ228860	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-AGRA (PG) CKT-1	POWER GRID	D	DTPC installation and testing under process Bus scheme	11-Aug-2025	09:00	11-Aug-2025	14:00		PLANNED	Approved	11-Aug-25	09:00	11-Aug-25	14:00	
416	RQ228686	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-SOHAVAL (PG) CKT-1	POWER GRID	D	FOR ATTENDING SHUTDOWN NATURE DEFECTS and AMP.	11-Aug-2025	09:00	11-Aug-2025	18:00		PLANNED	Approved	11-Aug-25	09:00	11-Aug-25	18:00	
417	RQ228925	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-1	POWER GRID	D	Diamond formation works. Shutdown of both the ckt required	11-Aug-2025	08:00	11-Aug-2025	18:00		PLANNED	Approved	11-Aug-25	08:00	11-Aug-25	18:00	May be allowed on weekend (06:00-16:00Hrs)/ Subject to real time grid condition/
418	RQ228926	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-2	POWER GRID	D	"Diamond formation works. Shutdown of both the ckt required simultaneously. Replacement of damaged conductor by	11-Aug-2025	08:00	11-Aug-2025	18:00		PLANNED	Approved	11-Aug-25	08:00	11-Aug-25	18:00	May be allowed on weekend (06:00-16:00Hrs)/ Subject to real time grid condition/
419	RQ229064	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-3	POWER GRID	D	DTPC installation and testing under process Bus scheme	10-Aug-2025	09:00	10-Aug-2025	14:00		PLANNED	Approved	10-Aug-25	09:00	10-Aug-25	14:00	
420	RQ228597	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-JAULIVI (PG) CKT-2	POWER GRID	D	Line Side Bay AMP work and Distance Relay (P444) Firmware Upgradation work as per Technical Circular	10-Aug-2025	08:00	10-Aug-2025	18:00		PLANNED	Approved	10-Aug-25	08:00	10-Aug-25	18:00	
421	RQ229041	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-3	POWER GRID	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	10-Aug-2025	06:00	12-Aug-2025	19:00		PLANNED	Approved	10-Aug-25	06:00	12-Aug-25	19:00	May be allowed (06:00-16:00Hrs) on weekend / Subject to real time grid condition
422	RQ229040	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-2	POWER GRID	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	10-Aug-2025	06:00	12-Aug-2025	19:00		PLANNED	Approved	10-Aug-25	06:00	12-Aug-25	19:00	May be allowed (06:00-16:00Hrs) on weekend / Subject to real time grid condition
423	RQ229063	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-2	POWER GRID	D	DTPC installation and testing under process Bus scheme	09-Aug-2025	09:00	09-Aug-2025	14:00		PLANNED	Approved	09-Aug-25	09:00	09-Aug-25	14:00	

424	RQ228816	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-2	POWER GRID	D	To attend SD nature defects in the line.	09-Aug-2025	08:00	09-Aug-2025	18:00		PLANNED	Approved	09-Aug-25	08:00	09-Aug-25	18:00	
425	RQ229039	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1	POWER GRID	D	DTPC installation and testing under process Bus scheme	08-Aug-2025	09:00	08-Aug-2025	14:00		PLANNED	Approved	08-Aug-25	09:00	08-Aug-25	14:00	
426	RQ228837	OCC_233	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ANPARA(UP) (PG) CKT-1	POWER GRID	C	BUS-02 ISOLATOR OF ANPARA LINE CHANGE	08-Aug-2025	08:00	11-Aug-2025	18:00	BUS-02 ISOLATOR OF ANPARA LINE CHANGE	PLANNED	Approved	08-Aug-25	08:00	11-Aug-25	18:00	May be allowed /Line already under outage to control fault levels
427	RQ229194	OCC_233	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-RIHAND(NT) (PG) CKT-2	POWER GRID	C	Isolator 589B replacement work 400KV stage-1 Rihand	08-Aug-2025	08:00	12-Aug-2025	18:00	This Isolator is almost 40 years old & early replacement is required for ensuring reliable operation and also contract is expiring soon.	PLANNED	Rejected					Shutdown may be deferred and planned after shifting of Rihand-III towards WR
428	RQ228753	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-SOHAWAL (PG) CKT-1	POWER GRID	D	For replacement of flashover insulator	08-Aug-2025	08:00	08-Aug-2025	18:00		PLANNED	Approved	08-Aug-25	08:00	08-Aug-25	18:00	
429	RQ228815	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-1	POWER GRID	D	To attend SD nature defects in the line.	08-Aug-2025	08:00	08-Aug-2025	18:00		PLANNED	Approved	08-Aug-25	08:00	08-Aug-25	18:00	
430	RQ229059	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1	POWER GRID	D	RECTIFICATION OF S/D NATURE DEFECTS	07-Aug-2025	09:00	07-Aug-2025	18:00		PLANNED	Approved	07-Aug-25	09:00	07-Aug-25	18:00	
431	RQ228863	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	POWER GRID	D	DTPC installation and testing under process Bus scheme	07-Aug-2025	09:00	07-Aug-2025	14:00		PLANNED	Approved	07-Aug-25	09:00	07-Aug-25	14:00	
432	RQ229106	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-1	POWER GRID	C	1.Erection of HV and Neutral Bushings in new line reactor in 400kV Mainpuri-Ballabgarh Line-1.under SS-103 package	07-Aug-2025	08:00	14-Aug-2025	18:00		PLANNED	Approved	07-Aug-25	08:00	14-Aug-25	18:00	May be allowed subject to real time grid condition & no other line outage at both ends
433	RQ228715	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-1	POWER GRID	D	Attending Discharged Air Cell in Non-Swittcable Line Reactor at GIS Kanpur End	06-Aug-2025	09:00	06-Aug-2025	18:00		PLANNED	Approved	06-Aug-25	09:00	06-Aug-25	18:00	
434	RQ228915	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHAHJAHANPUR-BAREILLY (PG) CKT-2	POWER GRID	D	amp of line bay equipments	05-Aug-2025	10:00	05-Aug-2025	17:00		PLANNED	Approved	05-Aug-25	10:00	05-Aug-25	17:00	

435	RQ228890	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-1	POWER GRID	D	TLA installation at Tower No. 184, 189,199, 220 and Disc Insulator replacement at Loc No-52,64	05-Aug-2025	09:00	08-Aug-2025	18:00	Kindly approve	PLANNED	Rejected						May be given subject to real time grid conditions & NHPC consent/One circuit shutdown from both end at a time/
436	RQ229060	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2	POWER GRID	D	RECTIFICATION OF S/D NATURE DEFECTS	05-Aug-2025	09:00	05-Aug-2025	18:00		PLANNED	Approved	05-Aug-25	09:00	05-Aug-25	18:00		
437	RQ229291	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-2	POWER GRID	D	stringing work	05-Aug-2025	08:00	07-Aug-2025	18:00		PLANNED	Approved	05-Aug-25	08:00	07-Aug-25	18:00		
438	RQ228867	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-1	POWER GRID	D	Testing of DTPC scheme (under Process Bus) at Kanpur & Panki(UP) & AMP of line bay at Panki end	05-Aug-2025	08:00	05-Aug-2025	18:00		PLANNED	Approved	05-Aug-25	08:00	05-Aug-25	18:00		
439	RQ229292	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-3	POWER GRID	D	stringing work	05-Aug-2025	08:00	07-Aug-2025	18:00		PLANNED	Approved	05-Aug-25	08:00	07-Aug-25	18:00		
440	RQ228913	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-BASTI(UP) (PG) CKT-1	POWER GRID	C	Bus-bar relay retro-fitting work	04-Aug-2025	09:00	05-Aug-2025	18:00		PLANNED	Approved	04-Aug-25	09:00	05-Aug-25	18:00	May be allowed Subject to real time grid condition/No other line shutdown at both end	
441	RQ228639	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_2- LUCKNOW_1 (PG) CKT-2	POWER GRID	C	For 400kV Busbar protection retrofitting, Old LBB relay dismantling, and installation Testing & Commissioning of new PU A & B	04-Aug-2025	09:00	05-Aug-2025	19:00		PLANNED	Approved	04-Aug-25	09:00	05-Aug-25	19:00	May be allowed Subject to real time grid condition/No other line shutdown at both end	
442	RQ228836	OCC_233	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ANPARA(UP) (PG) CKT-1	POWER GRID	C	BUS-01 ISOLATOR REPLACEMENT	04-Aug-2025	08:00	07-Aug-2025	18:00	LINE SHUTDOWN REQUIRED	PLANNED	Approved	04-Aug-25	08:00	07-Aug-25	18:00	May be allowed /Line already under outage to control fault levels	
443	RQ229191	OCC_233	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-RIHAND(NT) (PG) CKT-2	POWER GRID	C	Isolator 689A replacement work 400KVSWYD stage-1 Rihand,	04-Aug-2025	08:00	08-Aug-2025	18:00	This Isolator is almost 40 years old & early replacement is required for ensuring reliable operation and also contract is expiring soon.	PLANNED	Rejected					Shutdown may be deferred and planned after shifting of Rihand-III towards WR	
444	RQ228759	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	POWER GRID	C	SS103 400kV Allahabad Kanpur-2 LR commissioning works.	04-Aug-2025	08:00	17-Aug-2025	18:00		PLANNED	Approved	16-Aug-25	08:00	28-Aug-25	18:00	May be allowed after 15 August /Subject to real time grid condition/No other line shutdown at both end	

445	RQ228841	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-2	POWER GRID	C	Interrupter overhauling of all three phases of Tie-Bay-405-Circuit Breaker at Kanpur. (Make-CGL). Continuous s/d of 400kV Fatehpur-Panki-2 line is required.	04-Aug-2025	08:00	09-Aug-2025	18:00		PLANNED	Approved	04-Aug-25	08:00	09-Aug-25	18:00	May be allowed subject to real time grid condition & UP consent / No other line outage at both ends
446	RQ228870	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-2	POWER GRID	D	DTPC installation and testing under process Bus scheme & line amp at both	03-Aug-2025	08:00	03-Aug-2025	18:00		PLANNED	Approved	03-Aug-25	08:00	03-Aug-25	18:00	
447	RQ228869	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-1	POWER GRID	D	DTPC installation and testing under process Bus scheme & line amp at both	02-Aug-2025	08:00	02-Aug-2025	18:00		PLANNED	Approved	02-Aug-25	08:00	02-Aug-25	18:00	
448	RQ228689	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1	POWER GRID	C	To facilitate the Tower Erection and Stringing work of "Route Diversion work at Loc no 39 of 400kV Banala - Amritsar - Hamirpur TL"	01-Aug-2025	09:00	20-Aug-2025	18:00	Under construction head , Kindly approve	PLANNED	Rejected					May be rejected and planned during lean hydro period and may be reviewed after commissioning of Nallagarh ICT
449	RQ228688	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAMIRPUR-PARBATI POOLING BANALA (PG) CKT-1	POWER GRID	C	To facilitate the Tower Erection and Stringing work of "Route Diversion work at Loc no 39 of 400kV Banala - Amritsar - Hamirpur TL"	01-Aug-2025	09:00	20-Aug-2025	18:00	Under construction head , Kindly approve	PLANNED	Rejected					May be rejected and planned during lean hydro period and may be reviewed after commissioning of Nallagarh ICT
450	RQ228645	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-LUCKNOW_2 (PG) CKT-2	POWER GRID	D	AMP OF LUCKNOW KANPUR CKT 2 AT LUCKNOW 765 KV	01-Aug-2025	09:00	01-Aug-2025	18:00		PLANNED	Approved	01-Aug-25	09:00	01-Aug-25	18:00	
451	RQ228638	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_2-LUCKNOW_1 (PG) CKT-1	POWER GRID	C	For 400kV Busbar protection retrofitting, Old LBB relay dismantling, and installation Testing & Commissioning of new PU A & B	01-Aug-2025	09:00	02-Aug-2025	19:00		PLANNED	Approved	01-Aug-25	09:00	02-Aug-25	19:00	May be allowed Subject to real time grid condition/No other line shutdown at both end
452	RQ228694	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	POWER GRID	D	AR in Non auto mode required for stringing of balance portion of the 2nd ckt of 400KV D/C Dulhasti Kishenpur -II.	01-Aug-2025	08:00	31-Aug-2025	18:00	Under construction head Kindly approve	PLANNED	Approved	01-Aug-25	08:00	31-Aug-25	18:00	May be given subject to real time grid conditions & NHPC consent/

453	RQ228691	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	POWER GRID	C	SD required for stringing of balance portion of the 2nd ckt of 400KV D/C Dulhasti Kishenpur -II.	01-Aug-2025	08:00	31-Aug-2025	18:00	Under construction head, Kindly approve	PLANNED	Rejected					May be given subject to real time grid conditions & NHPC consent/One circuit shutdown from both end at a time/
454	RQ228737	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1	POWER GRID	C	To facilitate the Tower Erection and Stringing work of "Route Diversion work at Loc no 39 of 400kV Banala - Amritsar - Hamirpur TL" due to sinking of tower Loc No 39 caused by nearby hill sinking	01-Aug-2025	08:00	20-Aug-2025	18:00	Under construction Head Kindly approve	PLANNED	Rejected					Duplicate entry
455	RQ228736	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAMIRPUR-PARBATI POOLING BANALA (PG) CKT-1	POWER GRID	C	To facilitate the Tower Erection and Stringing work of "Route Diversion work at Loc no 39 of 400kV Banala - Amritsar - Hamirpur TL" due to sinking of tower Loc No 39 caused by nearby hill sinking	01-Aug-2025	08:00	20-Aug-2025	18:00	Under construction Head Kindly approve	PLANNED	Rejected					Duplicate entry
456	RQ228654	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1	POWER GRID	D	AR Non Auto mode required for OPGW installation works under ULDC scheme.	01-Aug-2025	08:00	31-Aug-2025	18:00	Under construction head Kindly approve	PLANNED	Approved	01-Aug-25	08:00	31-Aug-25	18:00	
457	RQ228760	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	POWER GRID	D	SS103 Package Line Reactor related construction activity at Allahabad SS	01-Aug-2025	08:00	01-Aug-2025	18:00		PLANNED	Approved	01-Aug-25	08:00	01-Aug-25	18:00	
458	RQ229263	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-DEHRADUN (PG)	POWER GRID	C	NHAI Diversion Work	01-Aug-2025	08:00	15-Aug-2025	18:00		PLANNED	Rejected					Shutdown may be allowed subject to real time grid condition and no other line
459	RQ228663	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(P G)-NAKODAR(PSG) (PG) CKT-1	POWER GRID	D	AR Non Auto mode required for OPGW installation works under ULDC scheme.	01-Aug-2025	08:00	31-Aug-2025	18:00	Under construction head Kindly approve	PLANNED	Approved	01-Aug-25	08:00	31-Aug-25	18:00	
460	RQ228671	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(P G)-NAKODAR(PSG) (PG) CKT-1	POWER GRID	D	Shutdown required for OPGW installation works under ULDC scheme.	01-Aug-2025	08:00	05-Aug-2025	18:00	Under Construction head. Kindly approve	PLANNED	Approved	01-Aug-25	08:00	05-Aug-25	18:00	

461	RQ228655	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-2	POWER GRID	D	AR Non Auto mode required for OPGW installation works under ULDC scheme.	01-Aug-2025	08:00	31-Aug-2025	18:00	Under construction head Kindly approve	PLANNED	Approved	01-Aug-25	08:00	31-Aug-25	18:00	
462	RQ229264	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-SAHARANPUR	POWER GRID	C	NHAI Diversion Work	01-Aug-2025	08:00	15-Aug-2025	18:00		PLANNED	Rejected					Shutdown may be allowed subject to real time grid condition and no other line
463	RQ229042	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-1	POWER GRID	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	01-Aug-2025	06:00	03-Aug-2025	19:00		PLANNED	Approved	01-Aug-25	06:00	03-Aug-25	19:00	May be allowed (06:00-16:00Hrs) on weekend / Subject to real time grid condition
464	RQ229043	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-2	POWER GRID	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	01-Aug-2025	06:00	03-Aug-2025	19:00		PLANNED	Approved	01-Aug-25	06:00	03-Aug-25	19:00	May be allowed on weekend (06:00-16:00Hrs)/ Subject to real time grid condition
465	RQ229198	OCC_233	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-GSS PACHPADRA (RS) CKT-1	RRVPNL	D	Planned Maintenance	30-Aug-2025	08:00	30-Aug-2025	18:00		PLANNED	Approved	30-Aug-25	08:00	30-Aug-25	18:00	
466	RQ229208	OCC_233	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-JODHPUR (RS) CKT-1	RRVPNL	D	Planned Maintenance	29-Aug-2025	08:00	29-Aug-2025	18:00		PLANNED	Approved	29-Aug-25	16:00	29-Aug-25	23:00	May be given from 16:00 Hrs/one ckt shutdown at a time
467	RQ229056	OCC_233	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-HEERAPURA (RS) CKT-2	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF ASSOCIATED BAY EQUIPMENTS	29-Aug-2025	08:00	29-Aug-2025	18:00		PLANNED	Approved	29-Aug-25	08:00	29-Aug-25	18:00	
468	RQ229218	OCC_233	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARMER(RS)-RAJWEST(RW) (RS) CKT-1	RRVPNL	D	Planned Maintenance	28-Aug-2025	08:00	28-Aug-2025	18:00		PLANNED	Approved	28-Aug-25	08:00	28-Aug-25	18:00	
469	RQ229054	OCC_233	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-AJMER (RS) CKT-1	RRVPNL	D	Quarterly maintenance work	25-Aug-2025	08:00	25-Aug-2025	18:00		PLANNED	Approved	25-Aug-25	08:00	25-Aug-25	18:00	
470	RQ229213	OCC_233	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-HEERAPURA (RS) CKT-1	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY EQUIPMENTS	25-Aug-2025	08:00	25-Aug-2025	18:00		PLANNED	Approved	25-Aug-25	08:00	25-Aug-25	18:00	
471	RQ229166	OCC_233	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-DEEDWANA(MTS) (RS) CKT-1	RRVPNL	D	Routine Bay Maintenance Work	23-Aug-2025	16:00	23-Aug-2025	22:00		PLANNED	Approved	23-Aug-25	17:00	23-Aug-25	23:00	May be given 17:00Hrs/one ckt shutdown at a time from both end
472	RQ229183	OCC_233	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-1	RRVPNL	D	Routine Bay Maintenance Work	22-Aug-2025	16:00	22-Aug-2025	23:00		PLANNED	Approved	22-Aug-25	17:00	22-Aug-25	23:00	May be given from 17:00Hrs
473	RQ229055	OCC_233	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-AJMER (RS) CKT-2	RRVPNL	D	Quarterly maintenance work	22-Aug-2025	08:00	22-Aug-2025	18:00		PLANNED	Approved	22-Aug-25	08:00	22-Aug-25	18:00	
474	RQ229175	OCC_233	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-AJMER (RS) CKT-2	RRVPNL	D	Half Yearly maintenance work of associated equipments of 400 kV Ajmer-Phagi-II Line & Main Bay (410) to be carried out by M/s Kay Cee Energy Infra Ltd, Kota	21-Aug-2025	08:00	21-Aug-2025	18:00		PLANNED	Approved	21-Aug-25	08:00	21-Aug-25	18:00	

475	RQ229214	OCC_233	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-RATANGARH (RS) CKT-1	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY EQUIPMENTS	21-Aug-2025	08:00	21-Aug-2025	18:00		PLANNED	Approved	21-Aug-25	08:00	21-Aug-25	18:00	
476	RQ229138	OCC_233	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HEERAPURA-HINDAUN (RS) CKT-1	RRVPNL	D	Halfyearly Maintenance and Testing of EHV Equipments	21-Aug-2025	08:00	21-Aug-2025	18:00		PLANNED	Approved	21-Aug-25	08:00	21-Aug-25	18:00	
477	RQ229176	OCC_233	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-BIKANER(RS) (RS) CKT-1	RRVPNL	D	Routine Bay Maintenance Work	21-Aug-2025	08:00	21-Aug-2025	18:00		PLANNED	Approved	21-Aug-25	15:00	21-Aug-25	23:00	May be given 15:00Hrs/one ckt shutdown at a time from both end
478	RQ229142	OCC_233	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	D	Annual maintenance and testing of Line equipments (CVT, CT and Line isolators)	21-Aug-2025	08:00	21-Aug-2025	18:00		PLANNED	Approved	21-Aug-25	08:00	21-Aug-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
479	RQ229168	OCC_233	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH SCTPS(RVUN)-BIKANER(RS) (RS) CKT-2	RRVPNL	D	Routine Bay Maintenance Work	20-Aug-2025	16:00	20-Aug-2025	22:00		PLANNED	Approved	20-Aug-25	16:00	20-Aug-25	23:00	May be given 16:00Hrs/one ckt shutdown at a time from both end
480	RQ229139	OCC_233	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HINDAUN(RS)-CHHABRA(RVUN) (RS) CKT-1	RRVPNL	D	Halfyearly Maintenance and Testing of EHV Equipments	20-Aug-2025	08:00	20-Aug-2025	18:00		PLANNED	Approved	20-Aug-25	08:00	20-Aug-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
481	RQ229141	OCC_233	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-KALISINDH (RS) CKT-2	RRVPNL	D	For R&M works e.g.tightening / replacement of spacers.	20-Aug-2025	08:00	20-Aug-2025	18:00		PLANNED	Rejected					May be rejected / Line LILOed at SANGOD GSS
482	RQ229167	OCC_233	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH SCTPS(RVUN)-BIKANER(RS) (RS) CKT-1	RRVPNL	D	Routine Bay Maintenance Work	19-Aug-2025	16:00	19-Aug-2025	22:00		PLANNED	Approved	19-Aug-25	16:00	19-Aug-25	23:00	May be given 16:00Hrs/one ckt shutdown at a time from both end
483	RQ229140	OCC_233	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-KALISINDH (RS) CKT-1	RRVPNL	D	For R&M works e.g.tightening / replacement of spacers.	19-Aug-2025	08:00	19-Aug-2025	18:00		PLANNED	Approved	19-Aug-25	08:00	19-Aug-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
484	RQ229181	OCC_233	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-SIKAR(PG) (RS) CKT-1	RRVPNL	D	Routine Bay Maintenance Work	18-Aug-2025	16:00	18-Aug-2025	23:00		PLANNED	Approved	18-Aug-25	16:00	18-Aug-25	23:00	May be given 16:00Hrs/one ckt shutdown at a time from both end
485	RQ229180	OCC_233	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER-BHILWARA (RS) CKT-2	RRVPNL	D	Half Yearly maintenance work of associated equipments of 400 kV Ajmer-Bhilwara-II Line & Main Bay (404) to be carried out by M/s Kay Cee Energy Infra Ltd, Kota	18-Aug-2025	08:00	18-Aug-2025	18:00		PLANNED	Approved	18-Aug-25	08:00	18-Aug-25	18:00	

486	RQ229220	OCC_233	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-2	RRVPNL	C	Replacement/rectification of damaged Optical ground Wire(OPGW) and related hardware , including stringing and re-stringing, at loc no 6 to 9 and 19 to 20 . Of 400 KV D/C KANKANI - PACHPDRA - JODHPUR-II LINE LILI section	18-Aug-2025	08:00	20-Aug-2025	18:00		PLANNED	Rejected						
487	RQ229210	OCC_233	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-2	RRVPNL	D	Raplacement work of burnt and damaged isolators	18-Aug-2025	08:00	19-Aug-2025	18:00		PLANNED	Approved	18-Aug-25	08:00	19-Aug-25	18:00		
488	RQ229197	OCC_233	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKANI-GSS PACHPADRA (RS) CKT-1	RRVPNL	C	Replacement/rectification of damaged Optical ground Wire(OPGW) and related hardware , including stringing and re-stringing, at loc no 6 to 9 and 19 to 20 . Of 400 KV D/C KANKANI - PACHPDRA - JODHPUR-II LINE LILI section	18-Aug-2025	08:00	20-Aug-2025	18:00		PLANNED	Rejected						
489	RQ229182	OCC_233	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-SIKAR(PG) (RS) CKT-2	RRVPNL	D	Routine Bay Maintenance Work	14-Aug-2025	16:00	14-Aug-2025	23:00		PLANNED	Approved	14-Aug-25	16:00	14-Aug-25	23:00	May be given 16:00Hrs/one ckt shutdown at a time from both end	
490	RQ229172	OCC_233	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-RAMGARH (RS) CKT-2	RRVPNL	D	Half Yearly Maintenance work at 400KV GSS, Bhadla	14-Aug-2025	16:00	14-Aug-2025	23:00		PLANNED	Approved	14-Aug-25	17:00	14-Aug-25	23:00	May be given from 17:00Hrs	
491	RQ229171	OCC_233	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-RAMGARH (RS) CKT-1	RRVPNL	D	Half Yearly Maintenance work at 400KV GSS, Bhadla	13-Aug-2025	16:00	13-Aug-2025	23:00		PLANNED	Approved	13-Aug-25	17:00	13-Aug-25	23:00	May be given from 17:00Hrs	
492	RQ229209	OCC_233	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-1	RRVPNL	D	Raplacement work of burnt and damaged isolators	13-Aug-2025	08:00	14-Aug-2025	18:00		PLANNED	Approved	13-Aug-25	08:00	14-Aug-25	18:00		
493	RQ229184	OCC_233	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-MERTA (RS) CKT-1	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY EQUIPMENTS alongwith line reactor at Merta end	12-Aug-2025	08:00	12-Aug-2025	18:00		PLANNED	Approved	12-Aug-25	16:00	12-Aug-25	23:00	May be given 16:00Hrs/one ckt shutdown at a time from both end	
494	RQ229173	OCC_233	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-JODHPUR (RS) CKT-1	RRVPNL	D	Half Yearly Maintenance work at 400KV GSS, Bhadla	11-Aug-2025	16:00	12-Aug-2025	23:00		PLANNED	Approved	11-Aug-25	17:00	12-Aug-25	23:00	May be given from 17:00Hrs	

495	RQ229204	OCC_233	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-KANKANI (RS) CKT-1	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY EQUIPMENTS	11-Aug-2025	08:00	11-Aug-2025	18:00		PLANNED	Approved	11-Aug-25	16:00	11-Aug-25	23:00	May be given from 16:00 Hrs/one ckt shutdown at a time
496	RQ229201	OCC_233	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-JAISALMER (RS) CKT-1	RRVPNL	D	To attend damaged spacer of Quad moose Akal- Kakani line at various locations	10-Aug-2025	14:00	14-Aug-2025	20:00		PLANNED	Approved	10-Aug-25	16:00	14-Aug-25	23:00	May be given from 16:00 Hrs/one ckt shutdown at a time
497	RQ229174	OCC_233	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-MERTA (RS) CKT-1	RRVPNL	D	Half Yearly Maintenance work at 400KV GSS, Bhadla	06-Aug-2025	16:00	07-Aug-2025	23:00		PLANNED	Approved	06-Aug-25	17:00	07-Aug-25	23:00	May be given from 17:00Hrs
498	RQ229137	OCC_233	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-CHHABRA SCTPS (RS) CKT-2	RRVPNL	D	For Attending broken OPGW at section A3-Gentry & and other R&M works e.g.tightening/ replacement of	06-Aug-2025	08:00	06-Aug-2025	18:00		PLANNED	Approved	06-Aug-25	08:00	06-Aug-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
499	RQ229205	OCC_233	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-KANKANI (RS) CKT-1	RRVPNL	D	To attend damaged spacer of Quad moose Akal- Kakani line at various locations	05-Aug-2025	14:00	14-Aug-2025	20:00		PLANNED	Approved	05-Aug-25	16:00	14-Aug-25	23:00	May be given from 16:00 Hrs/one ckt shutdown at a time
500	RQ229202	OCC_233	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKANI-JAISALMER (RS) CKT-2	RRVPNL	D	To attend damaged spacer of Quad moose Akal- Kakani line at various locations	05-Aug-2025	14:00	09-Aug-2025	20:00		PLANNED	Approved	05-Aug-25	16:00	09-Aug-25	23:00	May be given from 16:00 Hrs/one ckt shutdown at a time
501	RQ229136	OCC_233	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-CHHABRA SCTPS (RS) CKT-1	RRVPNL	D	For R&M works e.g.tightening / replacement of spacers.	05-Aug-2025	08:00	05-Aug-2025	18:00		PLANNED	Approved	05-Aug-25	08:00	05-Aug-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
502	RQ229165	OCC_233	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-2	RRVPNL	D	Half Yearly Maintenance work at both end	04-Aug-2025	18:00	05-Aug-2025	23:00		PLANNED	Approved	04-Aug-25	18:00	05-Aug-25	23:00	May be given /one ckt shutdown at a time from both end

503	RQ229200	OCC_233	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABAI(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-2	RRVPNL	C	Shutdown is required from 25.07.25 to 27.07.25 For drop down jumper at crossing point of both 400 kV lines (i.e of circuit-1 400 of kV D/C SCTPS-Babai line and circuit-1 of 400 kV STPS-Ratangarh Line) between Loc. No. AP-13/0 to AP-13/0 of circuit-1 400 of kV D/C SCTPS-Babai line and between Loc. No. 100 to 101 to circuit-1 of 400 kV STPS-Ratangarh Line for Temporary	01-Aug-2025	08:00	03-Aug-2025	18:00		PLANNED	Rejected					May be rejected as line is not commissioned yet and anti theft charged
504	RQ229199	OCC_233	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABAI(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-1	RRVPNL	C	Shutdown is required from 25.07.25 to 27.07.25 For drop down jumper at crossing point of both 400 kV lines (i.e of circuit-1 400 of kV D/C SCTPS-Babai line and circuit-1 of 400 kV STPS-Ratangarh Line) between Loc. No. AP-13/0 to AP-13/0 of circuit-1 400 of kV D/C SCTPS-Babai line and between Loc. No. 100 to 101 to circuit-1 of 400 kV STPS-Ratangarh Line for Temporary	01-Aug-2025	08:00	03-Aug-2025	18:00		PLANNED	Rejected					May be rejected as line is not commissioned yet and anti theft charged
505	RQ229253	OCC_233	slcuk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RISHIKESH(UK)-NEHTAUR(UP) (UK) CKT-1	PTCUL	D	Replacement of insulators.	29-Aug-2025	08:00	29-Aug-2025	17:00		PLANNED	Approved	29-Aug-25	08:00	29-Aug-25	17:00	
506	RQ229265	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-MUZAFFARNAGAR(UP) (PTCUL) CKT-1	PTCUL	C	NHAI Diversion Work	15-Aug-2025	08:00	25-Aug-2025	18:00		PLANNED	Rejected					Shutdown may be deferred and may be planned in lean hydro period as Muaffarnagar is pooling hydro from Alaknanda &

507	RQ228556	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-DEEDWANA(MTS) (RS) CKT-1		D	For OPGW installation works - for creation of Repeater of S2-B2, Line-2	29-Aug-2025	08:00	29-Aug-2025	18:00	Shutdown for Joint Box at Crossing location of S2-B2, Line-2	PLANNED	Approved	29-Aug-25	08:00	29-Aug-25	18:00	
508	RQ229072	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRS S XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-2		D	Rectification of S/D based defects of the line	28-Aug-2025	09:00	28-Aug-2025	18:00	Kindly approve.	PLANNED	Approved	28-Aug-25	09:00	28-Aug-25	18:00	
509	RQ229086	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRS S XXIX)-SAMBA(PG) (NRSS XXIX) CKT-2		D	For AMP of Line Reactor-2, Line equipment & replacement of PRD micro switches.	26-Aug-2025	09:00	26-Aug-2025	17:00	Kindly approve.	PLANNED	Approved	26-Aug-25	09:00	26-Aug-25	17:00	
510	RQ228370	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-2		D	Attending COE Protection Observations	25-Aug-2025	17:00	26-Aug-2025	23:00		PLANNED	Approved	25-Aug-25	17:00	26-Aug-25	23:00	May be given /one ckt shutdown at a time from both end
511	RQ229071	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRS S XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-1		D	Rectification of S/D based defects of the line/Replacement of broken insulator	25-Aug-2025	09:00	25-Aug-2025	18:00	Kindly approve.	PLANNED	Approved	25-Aug-25	09:00	25-Aug-25	18:00	
512	RQ229085	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRS S XXIX)-SAMBA(PG) (NRSS XXIX) CKT-1		D	For AMP of Line Reactor-1, Line equipment & replacement of PRD micro switches.	25-Aug-2025	09:00	25-Aug-2025	17:00	Kindly approve.	PLANNED	Approved	25-Aug-25	09:00	25-Aug-25	17:00	
513	RQ229070	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH-WAGOORA (PG) CKT-1		D	Rectification of S/D based defects of the line	24-Aug-2025	09:00	24-Aug-2025	18:00	Kindly approve.	PLANNED	Approved	24-Aug-25	09:00	24-Aug-25	18:00	
514	RQ228369	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-1		D	Attending COE Protection Observations	23-Aug-2025	17:00	24-Aug-2025	23:00		PLANNED	Approved	23-Aug-25	17:00	24-Aug-25	23:00	May be given /one ckt shutdown at a time from both end
515	RQ229073	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH-WAGOORA (PG) CKT-2		D	Rectification of S/D based defects of the line	22-Aug-2025	09:00	22-Aug-2025	18:00	Kindly approve.	PLANNED	Approved	22-Aug-25	09:00	22-Aug-25	18:00	
516	RQ228368	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLAYAT SOLAR NTPC_1 (NTPC_KOLAYAT SL)-BHADLA_2 (PG) (NTPC_KOLAYAT SL) CKT-1		D	Replacement of M2 Differential Relay	21-Aug-2025	17:00	22-Aug-2025	23:00		PLANNED	Approved	21-Aug-25	19:00	22-Aug-25	23:00	May be given from 19:00Hrs
517	RQ229076	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-2		D	Rectification of S/D based defects of the line	21-Aug-2025	09:00	21-Aug-2025	18:00	Kindly approve.	PLANNED	Approved	21-Aug-25	09:00	21-Aug-25	18:00	
518	RQ229088	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-SAMBA(PG) (NRSS XXIX) CKT-2		D	For AMP of Line Equipment	20-Aug-2025	09:00	20-Aug-2025	17:00	Kindly approve.	PLANNED	Approved	20-Aug-25	09:00	20-Aug-25	17:00	

519	RQ229087	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-SAMBA(PG) (NRSS XXIX) CKT-1		D	For AMP of Line Equipment	19-Aug-2025	09:00	19-Aug-2025	17:00	Kindly approve.	PLANNED	Approved	19-Aug-25	09:00	19-Aug-25	17:00	
520	RQ228475	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1		D	To attend shutdown nature defects by Ajmer & Relay setting modification and relay testing by Ajmer Substation	18-Aug-2025	08:00	19-Aug-2025	18:00	A/R to be kept off of other charged circuit during shutdown period from both ends as safety measures	PLANNED	Approved	18-Aug-25	08:00	19-Aug-25	18:00	
521	RQ229066	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-2		D	For identified line maintenance work (Tightening work, HW fitting etc fixing work).	18-Aug-2025	08:00	19-Aug-2025	18:00	Kindly approve.	PLANNED	Approved	18-Aug-25	08:00	19-Aug-25	18:00	
522	RQ229065	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-1		D	For identified line maintenance work (Tightening work, HW fitting etc fixing work).	16-Aug-2025	08:00	17-Aug-2025	18:00	Kindly approve.	PLANNED	Approved	16-Aug-25	08:00	17-Aug-25	18:00	
523	RQ228474	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1		D	To attend shutdown nature defects	14-Aug-2025	08:00	14-Aug-2025	18:00	A/R to be kept off of other charged circuit during shutdown period from both ends as safety measures	PLANNED	Approved	14-Aug-25	08:00	14-Aug-25	18:00	
524	RQ228394	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTESWAR(TH)-KOTESHWAR(PG) (PG) CKT-1		D	Testing of CVT in view of variation in Ph-Ph voltage at yard end	13-Aug-2025	09:00	13-Aug-2025	18:00		PLANNED	Approved	13-Aug-25	09:00	13-Aug-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/THDC
525	RQ228473	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1		D	To attend shutdown nature defects by Ajmer & Relay setting modification and relay testing by Substation	13-Aug-2025	08:00	14-Aug-2025	18:00	A/R to be kept off of other charged circuit during shutdown period from both ends as safety measures	PLANNED	Approved	13-Aug-25	08:00	14-Aug-25	18:00	
526	RQ229084	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-NAKODAR(PSG) (PG) CKT-1		D	A/R in Non auto mode for safety purpose.	12-Aug-2025	09:00	12-Aug-2025	18:00	Kindly approve.	PLANNED	Approved	12-Aug-25	09:00	12-Aug-25	18:00	
527	RQ229083	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-DHANANSU(PG) (PG) CKT-1		D	S/D Nature Defect Rectification & Fixing of Horizontal pilots in Tr. Line	12-Aug-2025	09:00	12-Aug-2025	18:00	Kindly approve.	PLANNED	Approved	12-Aug-25	09:00	12-Aug-25	18:00	

528	RQ228472	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2		D	To attend shutdown nature defects	12-Aug-2025	08:00	12-Aug-2025	18:00	A/R to be kept off of other charged circuit during shutdown period from both ends as safety measures	PLANNED	Approved	12-Aug-25	08:00	12-Aug-25	18:00	
529	RQ229081	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-NAKODAR(PG) (PG) CKT-1		D	S/D Nature Defect Rectification & Fixing of Horizontal pilots in Tr. Line	11-Aug-2025	09:00	11-Aug-2025	18:00	Kindly approve.	PLANNED	Approved	11-Aug-25	09:00	11-Aug-25	18:00	
530	RQ229082	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-DHANANSU(PG) (PG) CKT-1		D	A/R in Non auto mode for safety purpose.	11-Aug-2025	09:00	11-Aug-2025	18:00	Kindly approve.	PLANNED	Approved	11-Aug-25	09:00	11-Aug-25	18:00	
531	RQ228471	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1		D	To attend shutdown nature defects	11-Aug-2025	08:00	11-Aug-2025	18:00	A/R to be kept off of other charged circuit during shutdown period from both ends as safety measures	PLANNED	Approved	11-Aug-25	08:00	11-Aug-25	18:00	
532	RQ229069	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1		D	Rectification of S/D based defects of the line/	06-Aug-2025	09:00	06-Aug-2025	18:00	Kindly approve.	PLANNED	Approved	06-Aug-25	09:00	06-Aug-25	18:00	
533	RQ228534	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-RISHIKESH(UK) (PG) CKT-1		D	relay retrofiment work	02-Aug-2025	09:00	02-Aug-2025	18:00		PLANNED	Approved	02-Aug-25	09:00	02-Aug-25	18:00	
534	RQ228533	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-MUZAFFARNAGAR(UP) (PTCUL) CKT-1		D	relay retrofiment work	01-Aug-2025	09:00	01-Aug-2025	18:00		PLANNED	Approved	01-Aug-25	09:00	01-Aug-25	18:00	
535	RQ228554	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH(PG) (DTL) CKT-2		D	For OPGW replacement works from TN-48 to TN-47	01-Aug-2025	08:00	02-Aug-2025	18:00	Non-Auto required for OPGW replacement works	PLANNED	Approved	01-Aug-25	08:00	02-Aug-25	18:00	
536	RQ228555	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-DEEDWANA(MTS) (RS) CKT-1		D	For OPGW installation works - for creation of Repeater of S2-B2, Line-2	01-Aug-2025	08:00	28-Aug-2025	18:00	Non-Auto required for OPGW installation works	PLANNED	Approved	01-Aug-25	08:00	28-Aug-25	18:00	
537	RQ228553	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH(PG) (DTL) CKT-1		D	For OPGW replacement works from TN-48 to TN-47	01-Aug-2025	08:00	02-Aug-2025	18:00	Non-Auto required for OPGW replacement works	PLANNED	Approved	01-Aug-25	08:00	02-Aug-25	18:00	

538	RQ228257	OCC_233	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2	PSTCL	D	For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	28-Aug-2025	08:00	28-Aug-2025	18:00		PLANNED	Approved	28-Aug-25	08:00	28-Aug-25	18:00	
539	RQ228255	OCC_233	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2	PSTCL	D	For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	25-Aug-2025	08:00	25-Aug-2025	18:00		PLANNED	Approved	25-Aug-25	08:00	25-Aug-25	18:00	
540	RQ228253	OCC_233	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	PSTCL	D	For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	21-Aug-2025	08:00	21-Aug-2025	18:00		PLANNED	Approved	21-Aug-25	08:00	21-Aug-25	18:00	
541	RQ228193	OCC_233	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	PSTCL	D	For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	19-Aug-2025	08:00	19-Aug-2025	18:00		PLANNED	Approved	19-Aug-25	08:00	19-Aug-25	18:00	
542	RQ228186	OCC_233	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-2	PSTCL	D	For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	18-Aug-2025	08:00	18-Aug-2025	18:00		PLANNED	Approved	18-Aug-25	08:00	18-Aug-25	18:00	
543	RQ228183	OCC_233	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-2	PSTCL	D	For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	11-Aug-2025	08:00	11-Aug-2025	18:00		PLANNED	Approved	11-Aug-25	08:00	11-Aug-25	18:00	
544	RQ228181	OCC_233	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-1	PSTCL	D	For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	04-Aug-2025	08:00	04-Aug-2025	18:00		PLANNED	Approved	04-Aug-25	08:00	04-Aug-25	18:00	
545	RQ228180	OCC_233	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-1	PSTCL	D	For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	01-Aug-2025	08:00	01-Aug-2025	18:00		PLANNED	Approved	01-Aug-25	08:00	01-Aug-25	18:00	
546	RQ229252	OCC_233	sldcuk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-RISHIKESH(UK) (PG) CKT-1	POWER GRID,PT CUL	D	To replace insulator and Preventive Maintenance	28-Aug-2025	08:00	28-Aug-2025	17:00		PLANNED	Approved	28-Aug-25	08:00	28-Aug-25	17:00	
547	RQ229266	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-RISHIKESH(UK) (PG) CKT-1	POWER GRID,PT CUL	C	NHAI Diversion Work	15-Aug-2025	08:00	25-Aug-2025	18:00		PLANNED	Rejected					Shutdown may be deferred and may be planned in lean hydro period as Muaffarnagar is pooling
548	RQ228895	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NUHIAWALI(HV)-FATEHABAD(PG) (HV) CKT-1	HVPNL	D	AMP of Line equipments	25-Aug-2025	09:00	25-Aug-2025	17:00	Kindly approve	PLANNED	Approved	25-Aug-25	09:00	25-Aug-25	17:00	

549	RQ228157	OCC_233	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-2	HVPNL	D	For Testing of PLCC Panels by firm Engg both End on daily basis.	20-Aug-2025	09:00	21-Aug-2025	17:00		PLANNED	Approved	20-Aug-25	09:00	21-Aug-25	17:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/Jhajjar consent
550	RQ228156	OCC_233	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-1	HVPNL	D	For Testing of PLCC Panels by firm Engg both End on daily basis.	18-Aug-2025	09:00	19-Aug-2025	17:00		PLANNED	Approved	18-Aug-25	09:00	19-Aug-25	17:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/Jhajjar consent
551	RQ228161	OCC_233	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JIND(PG)-KIRORI(HV) (HVPNL) CKT-2	HVPNL	D	For maintenance of 400kV Breaker	16-Aug-2025	10:00	16-Aug-2025	17:00		PLANNED	Approved	16-Aug-25	10:00	16-Aug-25	17:00	
552	RQ229293	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-1	HVPNL	D	stringing work	16-Aug-2025	08:00	18-Aug-2025	18:00		PLANNED	Approved					Duplicate entry
553	RQ229294	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-2	HVPNL	D	stringing work	16-Aug-2025	08:00	18-Aug-2025	18:00		PLANNED	Approved					Duplicate entry
554	RQ228160	OCC_233	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JIND(PG)-KIRORI(HV) (HVPNL) CKT-1	HVPNL	D	For maintenance of 400kV Breaker	15-Aug-2025	10:00	15-Aug-2025	17:00		PLANNED	Approved	15-Aug-25	10:00	15-Aug-25	17:00	
555	RQ228154	OCC_233	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-DAULATABAD(HV) (HV) CKT-2	HVPNL	D	For Replacement of defective DPR relay Main -2 (Make - ABB) With New ZIV- Make relay & also testing auto-reclose function by M&P team on daily basis	11-Aug-2025	09:00	12-Aug-2025	17:00		PLANNED	Approved	11-Aug-25	09:00	12-Aug-25	17:00	
556	RQ228159	OCC_233	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-KIRORI(HV) (HV) CKT-2	HVPNL	D	Checking and inspecting of tripping coils/Mechanism	08-Aug-2025	10:00	08-Aug-2025	17:00		PLANNED	Approved	08-Aug-25	10:00	08-Aug-25	17:00	
557	RQ228158	OCC_233	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-KIRORI(HV) (HV) CKT-1	HVPNL	D	Checking and inspecting of tripping coils/Mechanism	07-Aug-2025	10:00	07-Aug-2025	17:00		PLANNED	Approved	07-Aug-25	10:00	07-Aug-25	17:00	
558	RQ228151	OCC_233	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	For Replacement of defective DPR relay Main -2 (Make - ABB) With New ZIV- Make relay.	05-Aug-2025	09:00	05-Aug-2025	17:00		PLANNED	Approved	05-Aug-25	09:00	05-Aug-25	17:00	
559	RQ229237	OCC_233	jhajjar_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-2	HVPNL	C	Line side elements PM and checking remote operation of the line side isolator	01-Aug-2025	09:00	01-Aug-2025	18:00	Line side elements PM and checking remote operation of the line side isolator	PLANNED	Approved					Clubbed with 549
560	RQ228079	OCC_233	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-BASTI(UP) (PG) CKT-2	POWER GRID,UP PTCL	D	Planned non auto mode request for PLC of 400 kV D/C (Quad moose) Tanda-Gonda T/L of SEUPPTCL	25-Aug-2025	08:00	26-Aug-2025	18:00		PLANNED	Approved	25-Aug-25	08:00	26-Aug-25	18:00	

561	RQ228081	OCC_233	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-2	POWER GRID,UP PTCL	D	Planned non auto mode request for PLC of 400 kv D/C (Quad moose) Tanda-Gonda T/L of SEUPPTCL	25-Aug-2025	08:00	26-Aug-2025	18:00		PLANNED	Approved	25-Aug-25	08:00	26-Aug-25	18:00	
562	RQ228696	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-2	POWER GRID,UP PTCL	D	TO PUT INTO NON-AUTO MODE FOR PID TESTING.	19-Aug-2025	09:00	19-Aug-2025	18:00		PLANNED	Approved	19-Aug-25	09:00	19-Aug-25	18:00	
563	RQ228693	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-2	POWER GRID,UP PTCL	D	FOR ATTENDING SHUTDOWN NATURE DEFECTS.	14-Aug-2025	09:00	14-Aug-2025	18:00		PLANNED	Approved	14-Aug-25	09:00	14-Aug-25	18:00	
564	RQ228914	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-BASTI(UP) (PG) CKT-2	POWER GRID,UP PTCL	C	Bus-bar relay retro-fitting work	06-Aug-2025	09:00	07-Aug-2025	18:00		PLANNED	Approved	06-Aug-25	09:00	07-Aug-25	18:00	May be allowed Subject to real time grid condition/No other line shutdown at both end
565	RQ228751	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)-AGRA FATEHBAD(UP) (PG) CKT-1	POWER GRID,UP PTCL	D	"AMP: IR measurement of Line LA, tightness of WT, CVT &Line isolator and C& Tan delta of CT, Timing, CR, DCRM, Dew point etc as per preventive maintenance Format. AMP OF LINE BAY & MAIN BAY"	04-Aug-2025	08:00	04-Aug-2025	18:00		PLANNED	Approved	04-Aug-25	08:00	04-Aug-25	18:00	
566	RQ228112	OCC_233	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV REWA ROAD-MASOLI (UP) CKT-1	UPPTCL	C	TAN DELTA TESTING OF 400 KV MASAULI - REWAROAD LINE CTS	21-Aug-2025	09:00	21-Aug-2025	17:00	No supply will be disturb during shutdown all load feeded throug 400 KV MASAULI-REWA ROAD line	PLANNED	Approved	21-Aug-25	09:00	21-Aug-25	17:00	
567	RQ228241	OCC_233	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-SULTANPUR(UP) (UP) CKT-1	UPPTCL	C	* Preventive Maintenance of Bay at 400KV S/S Sultanpur	19-Aug-2025	10:00	19-Aug-2025	16:00		PLANNED	Approved	19-Aug-25	10:00	19-Aug-25	16:00	
568	RQ228111	OCC_233	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEJA TPS(MUN)-MASOLI(UP) (UP) CKT-1	UPPTCL	C	TAN DELTA TESTING OF 400 KV MASAULI MEJA LINE CTS	19-Aug-2025	09:00	19-Aug-2025	17:00	No supply will be disturb during shutdown all load feeded throug 400 KV MASAULI-REWA ROAD line	PLANNED	Approved	19-Aug-25	09:00	19-Aug-25	17:00	
569	RQ228240	OCC_233	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_B-SULTANPUR (UP) CKT-1	UPPTCL	C	* Preventive Maintenance of Bay at 400KV S/S Sultanpur	18-Aug-2025	10:00	18-Aug-2025	16:00		PLANNED	Approved	18-Aug-25	10:00	18-Aug-25	16:00	

570	RQ228237	OCC_233	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV REWA ROAD-PANKI (UP) CKT-1	UPPTCL	C	* SHUTDOWN OF 400KV PANKI-REWA ROAD LINE FOR ERRECTION OF 63MVAR LINE REACTOR BUSHING ,TESTING AND REJUMPERING (LINE S/D REQ	17-Aug-2025	10:00	31-Aug-2025	17:00		PLANNED	Approved	17-Aug-25	10:00	31-Aug-25	17:00	
571	RQ228238	OCC_233	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO-PANKI (UP) CKT-1	UPPTCL	C	* SHUTDOWN OF 400KV PANKI-UNNAO LINE FOR PROTECTION TESTING.	16-Aug-2025	10:00	17-Aug-2025	17:00		PLANNED	Approved	16-Aug-25	10:00	17-Aug-25	17:00	
572	RQ228233	OCC_233	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI-PANKI TPS (UP) CKT-2	UPPTCL	C	* SHUTDOWN OF 400KV PANKI-PANKI TPS LINE-II FOR BAY MAINTENANCE	12-Aug-2025	10:00	12-Aug-2025	17:00		PLANNED	Approved	12-Aug-25	10:00	12-Aug-25	17:00	
573	RQ228234	OCC_233	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI-PANKI TPS (UP) CKT-1	UPPTCL	C	* SHUTDOWN OF 400KV PANKI-PANKI TPS LINE-I FOR PROTECTION TESTING AND BAY MAINTENANCE AND RECTIFYING CIRCUIT PROBLEM OF EVE	09-Aug-2025	10:00	11-Aug-2025	17:00		PLANNED	Approved	09-Aug-25	10:00	11-Aug-25	17:00	
574	RQ228244	OCC_233	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AZAMGARH-MAU (UP) CKT-1	UPPTCL	C	Anuual maintenance and testing workl	07-Aug-2025	09:00	07-Aug-2025	17:00		PLANNED	Approved	07-Aug-25	09:00	07-Aug-25	17:00	
575	RQ228073	OCC_233	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAMBHAL_PRSTL -RAMPUR_PRSTL (UP) CKT-2	UPPTCL	D	AMP work	06-Aug-2025	10:00	06-Aug-2025	17:00		PLANNED	Approved	06-Aug-25	10:00	06-Aug-25	17:00	
576	RQ228231	OCC_233	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI-MAINPURI (UP) CKT-2	UPPTCL	D	* for routine testing and maintenance	06-Aug-2025	08:00	07-Aug-2025	16:00		PLANNED	Approved	06-Aug-25	08:00	07-Aug-25	16:00	
577	RQ228243	OCC_233	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD(UP)-FIROZABAD(PJFTL) (UP) CKT-1	UPPTCL	D	Anual routine relay testing.	05-Aug-2025	12:00	05-Aug-2025	15:00		PLANNED	Approved	05-Aug-25	12:00	05-Aug-25	15:00	
578	RQ228235	OCC_233	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI-ALIGARH (UP) CKT-1	UPPTCL	C	* SHUTDOWN OF 400KV PANKI-ALIGARH LINE FOR CENTRIFUSING OF 50MVAR LINE REACTOR	05-Aug-2025	10:00	07-Aug-2025	17:00		PLANNED	Approved	05-Aug-25	10:00	07-Aug-25	17:00	
579	RQ228072	OCC_233	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAMBHAL_PRSTL -RAMPUR_PRSTL (UP) CKT-1	UPPTCL	D	AMP work	05-Aug-2025	10:00	05-Aug-2025	17:00		PLANNED	Approved	05-Aug-25	10:00	05-Aug-25	17:00	
580	RQ228245	OCC_233	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)-MAU(UP) (UP) CKT-1	UPPTCL	C	Annual Maintenance & Testing work	05-Aug-2025	09:00	05-Aug-2025	17:00		PLANNED	Approved	05-Aug-25	09:00	05-Aug-25	17:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time

581	RQ228230	OCC_233	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI-MAINPURI (UP) CKT-1	UPPTCL	D	* for routine testing and maintenance	04-Aug-2025	08:00	05-Aug-2025	16:00		PLANNED	Approved	04-Aug-25	08:00	05-Aug-25	16:00	
582	RQ228083	OCC_233	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-SARNATH (UP) CKT-1	UPPTCL	C	For replacement of Trapeze assembly of pentograph isolator of Sarnath Circuit - I(L-3)	04-Aug-2025	08:00	04-Aug-2025	21:00		PLANNED	Approved	04-Aug-25	08:00	04-Aug-25	21:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
583	RQ228075	OCC_233	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-2	UPPTCL	C	For Preventive Maintenance works. No supply affected, maintained through 400KV Bareilly-Unnao Ckt-I	02-Aug-2025	08:00	02-Aug-2025	17:00		PLANNED	Approved	02-Aug-25	08:00	02-Aug-25	17:00	
584	RQ228236	OCC_233	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV REWA ROAD-PANKI (UP) CKT-1	UPPTCL	C	* SHUTDOWN OF 400KV PANKI-REWA ROAD LINE FOR REPLACEMENT OF 50MVAR LINE REACTOR TO 63MVAR LINE REACTOR FOR OPENING OF JUMPER	01-Aug-2025	10:00	04-Aug-2025	17:00		PLANNED	Approved	01-Aug-25	10:00	04-Aug-25	17:00	
585	RQ228229	OCC_233	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-MATHURA (UP) CKT-2	UPPTCL	C	400 kv fatehabad mathura circuit 2 for height increasing	01-Aug-2025	10:00	10-Aug-2025	18:00		PLANNED	Approved	01-Aug-25	10:00	10-Aug-25	18:00	May be allowed subject to real time grid condition & no other line outage at both ends
586	RQ228074	OCC_233	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-1	UPPTCL	C	For Preventive Maintenance works. No supply affected, maintained through 400KV Bareilly-Unnao Ckt-II	01-Aug-2025	08:00	01-Aug-2025	17:00		PLANNED	Approved	01-Aug-25	08:00	01-Aug-25	17:00	
587	RQ228282	OCC_233	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-UNCHAHAAR(NTB) (PUTL) CKT-2	PUTL	D	bay equipment testing	21-Aug-2025	08:00	22-Aug-2025	18:00		PLANNED	Approved	21-Aug-25	08:00	22-Aug-25	18:00	
588	RQ228281	OCC_233	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-UNCHAHAAR(NTB) (PUTL) CKT-1	PUTL	D	bay equipment testing	19-Aug-2025	08:00	20-Aug-2025	18:00		PLANNED	Approved	19-Aug-25	08:00	20-Aug-25	18:00	
589	RQ228239	OCC_233	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SULTANPUR(UP)-MOHANLALGANJ (PGYTL) (PGYTL) CKT-1	UPPTCL, PGYTL	C	* Preventive Maintenance of Bay at 400KV S/S Sultanpur	20-Aug-2025	10:00	20-Aug-2025	16:00		PLANNED	Approved	20-Aug-25	10:00	20-Aug-25	16:00	
590	RQ229296	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-2	APCPL	D	stringing work	18-Aug-2025	08:00	20-Aug-2025	18:00		PLANNED	Approved					Duplicate entry
591	RQ229295	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-1	APCPL	D	stringing work	18-Aug-2025	08:00	20-Aug-2025	18:00		PLANNED	Approved					Duplicate entry

592	RQ229258	OCC_233	indigrid_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-2	POWER GRID,NRSS XXIX	D	Annual plan for shutdown defect rectification	13-Aug-2025	10:00	13-Aug-2025	14:30		PLANNED	Approved	13-Aug-25	10:00	13-Aug-25	14:30	
593	RQ229257	OCC_233	indigrid_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-1	POWER GRID,NRSS XXIX	D	Annual plan for shutdown defect rectification	12-Aug-2025	10:00	12-Aug-2025	14:30		PLANNED	Approved	12-Aug-25	10:00	12-Aug-25	14:30	
594	RQ229256	OCC_233	indigrid_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_1(NH)-AMARGARH(NRSS XXIX) (NRSS XXIX) CKT-1	POWER GRID,NRSS XXIX	D	Annual plan for shutdown defect rectification	07-Aug-2025	10:00	07-Aug-2025	14:30		PLANNED	Approved	07-Aug-25	10:00	07-Aug-25	14:30	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NHPC consent/No generation
595	RQ229185	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-LUCKNOW_1(PG) (PL) CKT-2	POWER LINK	C	Bus bar relay retro fitting work.	11-Aug-2025	09:00	12-Aug-2025	18:00		PLANNED	Approved	11-Aug-25	09:00	12-Aug-25	18:00	
596	RQ228757	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH(PG)-PRITHALA (GPTL) (GPTL) CKT-2	GPTL	D	Line AMP work	11-Aug-2025	08:00	11-Aug-2025	18:00		PLANNED	Approved	11-Aug-25	08:00	11-Aug-25	18:00	
597	RQ229053	OCC_233	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-SANGOD GSS (RS) CKT-1	RRVPNL, SANGOD_TSL_RS	D	(1) For removal of defective Main-1 ABB REL-670 relay for its repair and installation of new/repared relay (2) Maintenance and testing work	08-Aug-2025	08:00	08-Aug-2025	18:00		PLANNED	Approved	08-Aug-25	08:00	08-Aug-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
598	RQ229290	OCC_233	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-LUDHIANA(PG) (PKTCL) CKT-2	PKTCL	C	KOLDAM-NALLAGARH LINE RELAY PROTECTION TESTING	06-Aug-2025	08:00	07-Aug-2025	18:00	Koldam-Nallagarh line is not present in Koldam SWYD outgoing lines list in NRLDC portal. Ludhiana-2 was selected for Nallagarh line	PLANNED	Rejected					shutdown may be deferred to lean Hydro generation period
599	RQ229288	OCC_233	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,POWERGRID	C	Relay testing	04-Aug-2025	08:00	05-Aug-2025	18:00		PLANNED	Rejected					shutdown may be deferred to lean Hydro generation period
600	RQ228662	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-DHANANSU(PG) (PG) CKT-1	POWER GRID,PS TCL	D	AR Non Auto mode required for OPGW installation works under ULDC scheme.	01-Aug-2025	08:00	31-Aug-2025	18:00	Under constrction head Kindly approve	PLANNED	Approved	01-Aug-25	08:00	31-Aug-25	18:00	

601	RQ228670	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(P G)- DHANANSU(PG) CKT-1	POWER GRID,PS TCL	D	Shutdown required for OPGW installation works under ULDC scheme.	01-Aug-2025	08:00	05-Aug-2025	18:00	Under Construction head. Kindly approve	PLANNED	Approved	01-Aug-25	08:00	05-Aug-25	18:00	
602	RQ228640	OCC_233	sekura_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(P G)- MALERKOTLA(PG) (SEKURA) CKT-1	SEKURA	D	AR-MODE-OFF required for Live Line Earth Wire Replacement with OPGW for CKT-1 under Implementation of ISTS Communication Scheme approved by NCT in its 19th meeting held on 29- Apr-2024	01-Aug-2025	08:00	31-Aug-2025	18:30	AR-MODE-OFF required for Live Line Earth Wire Replacement with OPGW for CKT-1 under Implementation of ISTS Communication Scheme approved by NCT in its 19th meeting held on 29- Apr-2024	PLANNED	Approved	01-Aug-25	08:00	31-Aug-25	18:30	
603	RQ228641	OCC_233	sekura_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(P G)- MALERKOTLA(PG) (SEKURA) CKT-2	SEKURA	D	AR-MODE-OFF required for Live Line Earth Wire Replacement with OPGW for CKT-1 under Implementation of ISTS Communication Scheme approved by NCT in its 19th meeting held on 29- Apr-2024	01-Aug-2025	08:00	31-Aug-2025	18:30	AR-MODE-OFF required for Live Line Earth Wire Replacement with OPGW for CKT-1 under Implementation of ISTS Communication Scheme approved by NCT in its 19th meeting held on 29- Apr-2024	PLANNED	Approved	01-Aug-25	08:00	31-Aug-25	18:30	
604	RQ228271	OCC_233	slcdcs_sd	BUS	400KV BUS 2 AT MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY EQUIPMENTS	30-Aug-2025	08:00	30-Aug-2025	18:00		PLANNED	Approved	30-Aug-25	08:00	30-Aug-25	18:00	
605	RQ228278	OCC_233	slcdcs_sd	BUS	400KV BUS 2 AT HINDAUN(RS)	RRVPNL	D	Halfyearly Maintenance and Testing of EHV Equipments	28-Aug-2025	08:00	28-Aug-2025	18:00		PLANNED	Approved	28-Aug-25	08:00	28-Aug-25	18:00	
606	RQ228270	OCC_233	slcdcs_sd	BUS	400KV BUS 1 AT MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY EQUIPMENTS	28-Aug-2025	08:00	28-Aug-2025	18:00		PLANNED	Approved	28-Aug-25	08:00	28-Aug-25	18:00	
607	RQ228272	OCC_233	slcdcs_sd	BUS	400KV BUS 2 AT AJMER(RS)	RRVPNL	D	Half Yearly maintenance work of associated equipments of 400 KV Main Bus-II to be carried out by M/s Kay Cee Energy Infra Ltd, Kota	23-Aug-2025	08:00	23-Aug-2025	18:00		PLANNED	Approved	23-Aug-25	08:00	23-Aug-25	18:00	

608	RQ228277	OCC_233	slcrs_sd	BUS	400KV BUS 1 AT HINDAUN(RS)	RRVPNL	D	Halfyearly Maintenance and Testing of EHV Equipments	22-Aug-2025	08:00	22-Aug-2025	18:00		PLANNED	Approved	22-Aug-25	08:00	22-Aug-25	18:00	
609	RQ228274	OCC_233	slcrs_sd	BUS	400KV BUS 2 AT AKAL(RS)	RRVPNL	D	Quarterly Maintenance	22-Aug-2025	08:00	23-Aug-2025	18:00		PLANNED	Approved	22-Aug-25	16:00	23-Aug-25	23:00	May be given from 16:00 Hrs/All other element must
610	RQ228279	OCC_233	slcrs_sd	BUS	400KV BUS 2 AT RATANGARH(RS)	RRVPNL	D	Raplacement work of burnt and damaged isolators	21-Aug-2025	08:00	22-Aug-2025	18:00		PLANNED	Approved	21-Aug-25	08:00	22-Aug-25	18:00	
611	RQ228273	OCC_233	slcrs_sd	BUS	400KV BUS 1 AT AKAL(RS)	RRVPNL	D	Quarterly Maintenance	18-Aug-2025	08:00	19-Aug-2025	18:00		PLANNED	Approved	18-Aug-25	16:00	19-Aug-25	23:00	May be given from 16:00 Hrs/All other element must
612	RQ228276	OCC_233	slcrs_sd	BUS	400KV BUS 2 AT BIKANER(RS)	RRVPNL	D	Routine Bay Maintenance Work	11-Aug-2025	16:00	11-Aug-2025	22:00		PLANNED	Approved	11-Aug-25	17:00	11-Aug-25	23:00	May be given from 17:00Hrs /All other elements must be connected with Other Bus
613	RQ228275	OCC_233	slcrs_sd	BUS	400KV BUS 1 AT BIKANER(RS)	RRVPNL	D	Routine Bay Maintenance Work	10-Aug-2025	16:00	10-Aug-2025	22:00		PLANNED	Approved	10-Aug-25	17:00	10-Aug-25	23:00	May be given from 17:00Hrs /All other elements must be connected with Other Bus
614	RQ228284	OCC_233	cpcc3_sd	BUS	400KV BUS 1 AT LUCKNOW_1(PG)	POWER GRID	C	400KV Busbar protection retrofitting work to be carried out from Centralized scheme to Decentralized (CU/PU) scheme. Stability test to be carried out in all Feeders Main Bay	29-Aug-2025	09:00	31-Aug-2025	18:00		PLANNED	Approved	29-Aug-25	09:00	31-Aug-25	18:00	May be given subject to All other elements must be connected with Other Bus
615	RQ228288	OCC_233	cpcc3_sd	BUS	400KV BUS 2 AT GORAKHPUR(PG)	POWER GRID	D	Connection of Extension GIS bays with 400KV Bus-1	26-Aug-2025	09:00	26-Aug-2025	18:00		PLANNED	Approved	26-Aug-25	09:00	26-Aug-25	18:00	
616	RQ228287	OCC_233	cpcc3_sd	BUS	400KV BUS 1 AT GORAKHPUR(PG)	POWER GRID	D	Connection of Extension GIS bays with 400KV Bus-1	25-Aug-2025	09:00	25-Aug-2025	18:00		PLANNED	Approved	25-Aug-25	09:00	25-Aug-25	18:00	
617	RQ228303	OCC_233	cpcc3_sd	BUS	400KV BUS 1 AT KANPUR(PG)	POWER GRID	D	AMP of 400kv Bus-1 at Kanpur S/s	23-Aug-2025	07:00	23-Aug-2025	19:00		PLANNED	Approved	23-Aug-25	07:00	23-Aug-25	19:00	
618	RQ228286	OCC_233	cpcc3_sd	BUS	400KV BUS 2 AT GORAKHPUR(PG)	POWER GRID	C	Bus-bar relay retro-fitting work- CT secondary stability & Bus-bar relay testing	20-Aug-2025	09:00	21-Aug-2025	18:00		PLANNED	Approved	20-Aug-25	09:00	21-Aug-25	18:00	May be given subject to All other elements must be connected with Other Bus
619	RQ229284	OCC_233	cpcc2_sd	BUS	400KV BUS 2 AT NALLAGARH(PG)	POWER GRID	C	For upcoming new ICT-4 Augumentation work	19-Aug-2025	09:00	21-Aug-2025	18:00	Under Construction head Kindy approve	PLANNED	Approved	19-Aug-25	09:00	21-Aug-25	18:00	Subject to real time grid condition/ all other element must be connected with other bus
620	RQ229186	OCC_233	cpcc3_sd	BUS	400KV BUS 1 AT GORAKHPUR(PG)	POWER GRID	C	Bus-bar relay retro-fitting work- CT secondary stability & Bus-bar relay testing	18-Aug-2025	09:00	19-Aug-2025	18:00		PLANNED	Approved	18-Aug-25	09:00	19-Aug-25	18:00	May be given subject to All other elements must be connected with Other Bus

621	RQ229283	OCC_233	cpcc2_sd	BUS	400KV BUS 1 AT NALLAGARH(PG)	POWER GRID	C	For upcoming new ICT-4 Augumentation work	16-Aug-2025	09:00	18-Aug-2025	18:00	Under Construction head Kindy approve	PLANNED	Approved	16-Aug-25	09:00	18-Aug-25	18:00	Subject to real time grid condition/ all other element must be connected with other bus
622	RQ228950	OCC_233	cpcc3_sd	BUS	400 KV BAREILLY_2(PG) - BUS 2	POWER GRID	D	Bus Bar-II relay testing work.	14-Aug-2025	09:30	14-Aug-2025	17:30		PLANNED	Approved	14-Aug-25	09:30	14-Aug-25	17:30	
623	RQ228949	OCC_233	cpcc3_sd	BUS	400 KV BAREILLY_2(PG) - BUS 1	POWER GRID	D	Bus Bar-I relay testing work.	13-Aug-2025	09:30	13-Aug-2025	17:30		PLANNED	Approved	13-Aug-25	09:30	13-Aug-25	17:30	
624	RQ228827	OCC_233	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 4	POWER GRID	D	AMP related work	08-Aug-2025	17:00	08-Aug-2025	23:00		PLANNED	Approved	08-Aug-25	17:00	08-Aug-25	23:00	May be given from 17:00 Hrs
625	RQ228826	OCC_233	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 3	POWER GRID	D	AMP related work	06-Aug-2025	17:00	06-Aug-2025	23:00		PLANNED	Approved	06-Aug-25	17:00	06-Aug-25	23:00	May be given from 17:00 Hrs
626	RQ228305	OCC_233	cpcc3_sd	BUS	400KV BUS 1 AT SOHAWAL(PG)	POWER GRID	D	AMP	06-Aug-2025	09:00	06-Aug-2025	18:00		PLANNED	Approved	06-Aug-25	09:00	06-Aug-25	18:00	
627	RQ228825	OCC_233	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 2	POWER GRID	D	AMP related work	04-Aug-2025	17:00	04-Aug-2025	23:00		PLANNED	Approved	04-Aug-25	17:00	04-Aug-25	23:00	May be given from 17:00 Hrs
628	RQ229144	OCC_233	cpcc2_sd	BUS	400KV BUS 2 AT MOGA(PG)	POWER GRID	D	AMP work of 400 kV Bus-2 & Bus Bar relay retrofitting work of 400 kV Bus-2	04-Aug-2025	08:00	04-Aug-2025	18:00	Kindly approve.	PLANNED	Rejected					May be deferred and to be discussed in next OCC/ Shutdown may be allowed after Punjab Paddy season
629	RQ229143	OCC_233	cpcc2_sd	BUS	400KV BUS 1 AT MOGA(PG)	POWER GRID	D	AMP work of 400 kV Bus-1 & Bus Bar relay retrofitting work of 400 kV Bus-1	02-Aug-2025	08:00	02-Aug-2025	18:00	Kindly approve.	PLANNED	Rejected					May be deferred and to be discussed in next OCC/ Shutdown may be allowed after Punjab Paddy season
630	RQ228824	OCC_233	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 1	POWER GRID	D	AMP related work	01-Aug-2025	17:00	01-Aug-2025	23:00		PLANNED	Approved	01-Aug-25	17:00	01-Aug-25	23:00	May be given from 17:00 Hrs
631	RQ228306	OCC_233	cpcc3_sd	BUS	400KV BUS 1 AT BALIA(PG)	POWER GRID	D	AMP work	01-Aug-2025	07:00	01-Aug-2025	18:00		PLANNED	Approved	01-Aug-25	07:00	01-Aug-25	18:00	
632	RQ228796	OCC_233	cpcc1_sd	BUS	400KV BUS 2 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (For Stability Test of 400 kV Bus-2)	20-Aug-2025	09:00	21-Aug-2025	20:00		PLANNED	Approved	20-Aug-25	09:00	21-Aug-25	20:00	
633	RQ228804	OCC_233	cpcc1_sd	BUS	400 KV BIKANER_2 (PBTSL) - BUS 2		D	for Bay extension works	19-Aug-2025	17:00	24-Aug-2025	23:00		PLANNED	Approved	19-Aug-25	17:00	24-Aug-25	23:00	May be given from 17:00Hrs /All other elements must be connected with Other Bus
634	RQ228795	OCC_233	cpcc1_sd	BUS	400KV BUS 1 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (For Bus Bar Relay Stability Test of 400 kV Bus-1)	18-Aug-2025	09:00	19-Aug-2025	20:00		PLANNED	Approved	18-Aug-25	09:00	19-Aug-25	20:00	
635	RQ228768	OCC_233	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 4		D	Bay Extension, LBB Testing, Attending Hotspot	17-Aug-2025	17:00	18-Aug-2025	23:00		PLANNED	Approved	17-Aug-25	17:00	18-Aug-25	23:00	May be given /All other elements must be connected with Other Bus
636	RQ228803	OCC_233	cpcc1_sd	BUS	400 KV BIKANER_2 (PBTSL) - BUS 1		D	for Bay extension works	15-Aug-2025	17:00	18-Aug-2025	23:00		PLANNED	Approved	15-Aug-25	17:00	18-Aug-25	23:00	May be given from 17:00Hrs /All other elements must be connected with Other Bus
637	RQ228767	OCC_233	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 3		D	Bay Extension, LBB Testing, Attending Hotspot	15-Aug-2025	17:00	16-Aug-2025	23:00		PLANNED	Approved	15-Aug-25	17:00	16-Aug-25	23:00	May be given /All other elements must be connected with Other Bus

638	RQ228794	OCC_233	cpcc1_sd	BUS	400KV BUS 2 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (Bus Stability Test)	15-Aug-2025	09:00	16-Aug-2025	20:00		PLANNED	Approved	15-Aug-25	09:00	16-Aug-25	20:00	
639	RQ228780	OCC_233	cpcc1_sd	BUS	400KV BUS 2 AT BHIWANI(BB)		C	ISOLATOR RETORFITMENT OF BUS-2 AT BHIWANI BBMB IN ADD CAP	15-Aug-2025	08:00	29-Aug-2025	18:00		PLANNED	Rejected					May be deferred and to be discussed in next OCC
640	RQ228766	OCC_233	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 2		D	Bay Extension, LBB Testing, Attending Hotspot	13-Aug-2025	17:00	14-Aug-2025	23:00		PLANNED	Approved	13-Aug-25	17:00	14-Aug-25	23:00	May be given /All other elements must be connected with Other Bus
641	RQ228793	OCC_233	cpcc1_sd	BUS	400KV BUS 1 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (Bus Stability Test)	13-Aug-2025	09:00	14-Aug-2025	20:00		PLANNED	Approved	13-Aug-25	09:00	14-Aug-25	20:00	
642	RQ228762	OCC_233	cpcc1_sd	BUS	400KV BUS 2 AT SIKAR(PG)		D	For AMP work	12-Aug-2025	09:00	12-Aug-2025	18:00		PLANNED	Approved	12-Aug-25	09:00	12-Aug-25	18:00	
643	RQ228765	OCC_233	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 1		D	Bay Extension, LBB Testing, Attending Hotspot	11-Aug-2025	17:00	12-Aug-2025	23:00		PLANNED	Approved	11-Aug-25	17:00	12-Aug-25	23:00	May be given /All other elements must be connected with Other Bus
644	RQ228761	OCC_233	cpcc1_sd	BUS	400KV BUS 1 AT SIKAR(PG)		D	For AMP work	11-Aug-2025	09:00	11-Aug-2025	18:00		PLANNED	Approved	11-Aug-25	09:00	11-Aug-25	18:00	
645	RQ228778	OCC_233	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 2		D	For scheme checking work and LBB wiring modification	10-Aug-2025	09:00	12-Aug-2025	18:00		PLANNED	Approved	10-Aug-25	17:00	12-Aug-25	23:00	May be given from 17:00 Hrs
646	RQ228809	OCC_233	cpcc1_sd	BUS	400KV BUS 4 AT JHATIKARA(PG)		D	for AMP and general maintenance of isolators	08-Aug-2025	10:00	08-Aug-2025	18:00		PLANNED	Approved	08-Aug-25	16:00	08-Aug-25	23:00	May be given subject to all other elements must be connected with other Bus/ May be given from 16:00Hrs
647	RQ228808	OCC_233	cpcc1_sd	BUS	400KV BUS 3 AT JHATIKARA(PG)		D	for AMP and general maintenance of isolators	07-Aug-2025	10:00	07-Aug-2025	18:00		PLANNED	Approved	07-Aug-25	16:00	07-Aug-25	23:00	May be given subject to all other elements must be connected with other Bus/ May be given from 16:00Hrs
648	RQ228777	OCC_233	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 1		D	For scheme checking work and LBB wiring modification	07-Aug-2025	09:00	09-Aug-2025	18:00		PLANNED	Approved	07-Aug-25	17:00	09-Aug-25	23:00	May be given from 17:00 Hrs
649	RQ228807	OCC_233	cpcc1_sd	BUS	400KV BUS 2 AT JHATIKARA(PG)		D	for AMP and general maintenance of isolators	05-Aug-2025	10:00	05-Aug-2025	18:00		PLANNED	Approved	05-Aug-25	16:00	05-Aug-25	23:00	May be given subject to all other elements must be connected with other Bus/ May be given from 16:00Hrs
650	RQ228806	OCC_233	cpcc1_sd	BUS	400KV BUS 1 AT JHATIKARA(PG)		D	for AMP and general maintenance of isolators	04-Aug-2025	10:00	04-Aug-2025	18:00		PLANNED	Approved	04-Aug-25	16:00	04-Aug-25	23:00	May be given subject to all other elements must be connected with other Bus/ May be given from 16:00Hrs
651	RQ228788	OCC_233	cpcc1_sd	BUS	400KV BUS 2 AT CHITTORGARH(PG)		C	For amp work	02-Aug-2025	08:00	02-Aug-2025	16:00		PLANNED	Approved	02-Aug-25	16:00	02-Aug-25	23:00	May be given from 16:00 Hrs/All other element must be connected with other bus

652	RQ228786	OCC_233	cpcc1_sd	BUS	400KV BUS 2 AT BALLABHGARH(P G)		C	For Jack Bus replacement work	01-Aug-2025	08:00	04-Aug-2025	20:00		PLANNED	Rejected						Shutdown may be allowed after consent from SLDC-Haryana for load
653	RQ228785	OCC_233	cpcc1_sd	BUS	400KV BUS 1 AT BALLABHGARH(P G)		C	For Jack Bus replacement work	01-Aug-2025	08:00	04-Aug-2025	20:00		PLANNED	Rejected						Shutdown may be allowed after consent from SLDC-Haryana for load
654	RQ228779	OCC_233	cpcc1_sd	BUS	400KV BUS 1 AT BHIWANI(BB)		C	ISOLATOR RETORFITMENT OF BUS-1 AT BHIWANI BBMB IN ADD CAP	01-Aug-2025	08:00	14-Aug-2025	18:00		PLANNED	Rejected						May be deferred and to be discussed in next OCC
655	RQ228787	OCC_233	cpcc1_sd	BUS	400KV BUS 1 AT CHITTORGARH(P G)		C	For amp work	01-Aug-2025	08:00	01-Aug-2025	16:00		PLANNED	Approved	01-Aug-25	16:00	01-Aug-25	23:00		May be given from 16:00 Hrs/All other element must be connected with other bus
656	RQ228099	OCC_233	stuup_sd	BUS	400KV BUS 2 AT BAREILLY(UP)	UPPTCL	C	For preventive maintenance work No supply affected, maintained through Bus-I.	19-Aug-2025	08:00	19-Aug-2025	17:00		PLANNED	Approved	19-Aug-25	08:00	19-Aug-25	17:00		
657	RQ228119	OCC_233	stuup_sd	BUS	400KV BUS 1 AT NEHTAUR(UP)	UPPTCL	C	Annual Maintenance & Testing	19-Aug-2025	07:00	19-Aug-2025	19:00		PLANNED	Approved	19-Aug-25	07:00	19-Aug-25	19:00		
658	RQ228098	OCC_233	stuup_sd	BUS	400KV BUS 1 AT BAREILLY(UP)	UPPTCL	C	For preventive maintenance work No supply affected, maintained through Bus-II.	18-Aug-2025	08:00	18-Aug-2025	17:00		PLANNED	Approved	18-Aug-25	08:00	18-Aug-25	17:00		
659	RQ228117	OCC_233	stuup_sd	BUS	400KV BUS 1 AT SIKANDRABAD(U P)	UPPTCL	C	Annual Maintenance & Testing	13-Aug-2025	07:00	13-Aug-2025	19:00		PLANNED	Approved	13-Aug-25	07:00	13-Aug-25	19:00		
660	RQ228263	OCC_233	stuup_sd	BUS	400KV BUS 2 AT SULTANPUR(UP)	UPPTCL	C	* Preventive Maintenance of Bus-B at 400KV S/S Sultanpur	12-Aug-2025	10:00	12-Aug-2025	16:00		PLANNED	Approved	12-Aug-25	10:00	12-Aug-25	16:00		
661	RQ228262	OCC_233	stuup_sd	BUS	400KV BUS 1 AT SULTANPUR(UP)	UPPTCL	C	* Preventive Maintenance of Bus-B at 400KV S/S Sultanpur	07-Aug-2025	10:00	07-Aug-2025	16:00		PLANNED	Approved	07-Aug-25	10:00	07-Aug-25	16:00		
662	RQ228097	OCC_233	stuup_sd	BUS	400 KV RAMPUR_PRSTL (UP) - BUS 2	UPPTCL	C	SF6 GD Body Replacement	07-Aug-2025	09:00	14-Aug-2025	17:30		PLANNED	Approved	07-Aug-25	09:00	14-Aug-25	17:30		
663	RQ228101	OCC_233	stuup_sd	BUS	400KV BUS 1 AT ANPARA(UP)	UPPTCL	C	For replacement of Scissor assembly of pentograph isolator of ICT-II BAY	06-Aug-2025	08:00	06-Aug-2025	21:00		PLANNED	Approved	06-Aug-25	08:00	06-Aug-25	21:00		May be given subject to all other elements must be connected with Other Bus
664	RQ228113	OCC_233	stuup_sd	BUS	400KV BUS 1 AT HAPUR(UP)	UPPTCL	C	Annual Maintenance and testing	06-Aug-2025	07:00	06-Aug-2025	19:00		PLANNED	Approved	06-Aug-25	07:00	06-Aug-25	19:00		
665	RQ228100	OCC_233	stuup_sd	BUS	400KV BUS 1 AT ANPARA(UP)	UPPTCL	C	For replacement of Trapeze assembly of pentograph isolator of Sarnath Circuit - I(L-3)	04-Aug-2025	08:00	04-Aug-2025	21:00		PLANNED	Approved	04-Aug-25	08:00	04-Aug-25	21:00		May be given subject to all other elements must be connected with Other Bus
666	RQ228115	OCC_233	stuup_sd	BUS	400KV BUS 1 AT GR.NOIDA(UPC)	UPPCL	C	Annual Maintenance & Testing	09-Aug-2025	07:00	09-Aug-2025	19:00		PLANNED	Approved	09-Aug-25	07:00	09-Aug-25	19:00		

667	RQ228324	OCC_233	singrauli_sd	BUS	400KV BUS 2 AT SINGRAULI(NT)	NTPC	C	ANPARA LINE ISOLATOR CHANGE	08-Aug-2025	08:00	11-Aug-2025	18:00	BUS-02 ISOLATOR CHANGE	PLANNED	Rejected					Shutdown may be deferred and planned after shifting of Rihand-III towards WR
668	RQ228323	OCC_233	singrauli_sd	BUS	400KV BUS 1 AT SINGRAULI(NT)	NTPC	C	ANPARA LINE ISOLATOR CHANGE	04-Aug-2025	08:00	07-Aug-2025	18:00	BUS-01 ISOLATOR CHANGE	PLANNED	Rejected					Shutdown may be deferred and planned after shifting of Rihand-III towards WR
669	RQ229250	OCC_233	sldcuk_sd	BUS	400KV BUS 3 AT RISHIKESH(UK)	PTCUL	C	400 kV D/C Rishikesh-Koteshwar Bay construction work by M/s NRSSXXXVI Ltd	06-Aug-2025	08:00	08-Aug-2025	18:00		PLANNED	Approved	06-Aug-25	08:00	08-Aug-25	18:00	
670	RQ229249	OCC_233	sldcuk_sd	BUS	400KV BUS 2 AT RISHIKESH(UK)	PTCUL	C	400 kV D/C Rishikesh-Koteshwar Bay construction work by M/s NRSSXXXVI Ltd	04-Aug-2025	08:00	05-Aug-2025	18:00		PLANNED	Approved	04-Aug-25	08:00	05-Aug-25	18:00	
671	RQ229248	OCC_233	sldcuk_sd	BUS	400KV BUS 1 AT RISHIKESH(UK)	PTCUL	C	400kV D/C Rishikesh Koteshwar Bay Construction Work by M/s NRSSXXXVI Ltd	01-Aug-2025	08:00	02-Aug-2025	18:00		PLANNED	Approved	01-Aug-25	08:00	02-Aug-25	18:00	
672	RQ228176	OCC_233	sldcps_sd	BUS	400 KV ROPAR(PSTCL) - BUS 2	PSTCL	D	Annual Maintenance/Protection testing of Bus Bar and related equipments	04-Aug-2025	08:00	04-Aug-2025	18:00	400kV Bus-Bar-2 and Bay 403 and 406 shutdown required.	PLANNED	Approved	04-Aug-25	08:00	04-Aug-25	18:00	
673	RQ228175	OCC_233	sldcps_sd	BUS	400 KV ROPAR(PSTCL) - BUS 1	PSTCL	D	Protection testing of Bus Bar and related equipments	01-Aug-2025	08:00	01-Aug-2025	18:00	400kV Bus Bar-1 and Bay-401 and 404 shutdown required.	PLANNED	Approved	01-Aug-25	08:00	01-Aug-25	18:00	
674	RQ228742	OCC_233	cpcc1_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-1 @BIKANER_2 (PBTSL)	PBTSL	D	For AMP work	19-Aug-2025	17:00	19-Aug-2025	23:00		PLANNED	Approved	19-Aug-25	17:00	19-Aug-25	23:00	May be given along with Line shutdown
675	RQ228741	OCC_233	cpcc1_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-2 @BIKANER_2 (PBTSL)	PBTSL	D	For AMP work	18-Aug-2025	17:00	18-Aug-2025	23:00		PLANNED	Approved	18-Aug-25	17:00	18-Aug-25	23:00	May be given along with Line shutdown
676	RQ228740	OCC_233	cpcc1_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-3 @BIKANER_2 (PBTSL)	PBTSL	D	For AMP work, rectification of WTI/OTI RTD	16-Aug-2025	17:00	17-Aug-2025	23:00		PLANNED	Approved	16-Aug-25	17:00	17-Aug-25	23:00	May be given along with Line shutdown

677	RQ228739	OCC_233	cpcc1_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-4 @BIKANER_2 (PBTSL)	PBTSL	D	For AMP work, rectification of WTI/OTI RTD	14-Aug-2025	17:00	15-Aug-2025	23:00		PLANNED	Approved	14-Aug-25	17:00	15-Aug-25	23:00	May be given along with Line shutdown
678	RQ228260	OCC_233	stuup_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON REWA ROAD-PANKI (UP) CKT-1 @PANKI(UP)	UPPTCL	C	SHUTDOWN OF 50MVAR REWA ROAD LINE REACTOR FOR REPLACEMENT OF 50MVAR LINE >X REACTOR TO 63MVAR LINE REACTOR	01-Aug-2025	10:00	31-Aug-2025	17:00		PLANNED	Approved	01-Aug-25	10:00	31-Aug-25	17:00	
679	RQ228318	OCC_233	slcdcrs_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV HINDAUN(RS)	RRVPNL	D	Halfyearly Maintenance and Testing of EHV Equipments	27-Aug-2025	08:00	27-Aug-2025	18:00		PLANNED	Approved	27-Aug-25	08:00	27-Aug-25	18:00	
680	RQ228316	OCC_233	slcdcrs_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV AKAL(RS)	RRVPNL	D	Quarterly Maintenance	22-Aug-2025	08:00	23-Aug-2025	18:00		PLANNED	Approved	22-Aug-25	08:00	23-Aug-25	18:00	
681	RQ228317	OCC_233	slcdcrs_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV BHADLA(RS)	RRVPNL	D	Half Yearly Maintenance work at 400KV GSS, Bhadla	21-Aug-2025	08:00	21-Aug-2025	18:00		PLANNED	Approved	21-Aug-25	08:00	21-Aug-25	18:00	Subject to real time grid condition
682	RQ228319	OCC_233	slcdcrs_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY EQUIPMENTS	18-Aug-2025	08:00	18-Aug-2025	18:00		PLANNED	Approved	18-Aug-25	08:00	18-Aug-25	18:00	
683	RQ228320	OCC_233	slcdcrs_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV AKAL(RS)	RRVPNL	D	Quarterly Maintenance	13-Aug-2025	08:00	14-Aug-2025	18:00		PLANNED	Approved	13-Aug-25	08:00	14-Aug-25	18:00	
684	RQ228125	OCC_233	stuup_sd	BR/BSR/MSR/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV BAREILLY(UP)	UPPTCL	C	For preventive maintenance work No supply affected	22-Aug-2025	08:00	22-Aug-2025	17:00		PLANNED	Approved	22-Aug-25	08:00	22-Aug-25	17:00	
685	RQ228121	OCC_233	stuup_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV MASOLI(UP)	UPPTCL	C	TAN DELTA TESTING OF 125 MVAR BUS REACTOR BAY CTS	20-Aug-2025	10:00	20-Aug-2025	17:00	NO INTERRUPTION	PLANNED	Approved	20-Aug-25	10:00	20-Aug-25	17:00	
686	RQ228855	OCC_233	cpcc1_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV KOTESWAR(TH)	POWER GRID	D	Checking of MOG/aircell damage issue and replacement of the same, if required	21-Aug-2025	08:00	21-Aug-2025	18:00		PLANNED	Approved	21-Aug-25	08:00	21-Aug-25	18:00	
687	RQ228840	OCC_233	cpcc1_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)	POWER GRID	D	For AMP work	06-Aug-2025	08:00	06-Aug-2025	18:00		PLANNED	Approved	06-Aug-25	08:00	06-Aug-25	18:00	
688	RQ228843	OCC_233	cpcc1_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV BHADLA_2 (PG)	POWER GRID	D	CSD Fine Tuning, AMP	05-Aug-2025	17:00	06-Aug-2025	23:00		PLANNED	Approved	05-Aug-25	17:00	06-Aug-25	23:00	Subject to real time grid condition

689	RQ228865	OCC_233	cpcc1_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV SONIPAT(PG)	POWER GRID	D	For AMP work	05-Aug-2025	08:00	05-Aug-2025	18:00		PLANNED	Approved	05-Aug-25	08:00	05-Aug-25	18:00	
690	RQ228839	OCC_233	cpcc1_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 2 AT 400 KV SIKAR(PG)	POWER GRID	D	For AMP work	04-Aug-2025	08:00	04-Aug-2025	18:00		PLANNED	Approved	04-Aug-25	08:00	04-Aug-25	18:00	
691	RQ228866	OCC_233	cpcc1_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV MANESAR(PG)	POWER GRID	D	EF OC block enabling in Backup Impedance relay and its testing	04-Aug-2025	08:00	04-Aug-2025	18:00		PLANNED	Approved	04-Aug-25	08:00	04-Aug-25	18:00	
692	RQ228883	OCC_233	cpcc1_sd	BR/BSR/MSR/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV KOTPUTLI(PG)	POWER GRID	C	For Construction Activities of SS-104 Package (Construction of Firewall)	01-Aug-2025	08:00	20-Aug-2025	18:00		PLANNED	Approved	01-Aug-25	08:00	20-Aug-25	18:00	
693	RQ228874	OCC_233	cpcc1_sd	BR/BSR/MSR/MSR	225 MVAR BUS SERIES REACTOR NO 1 AT 400 KV BALLABHAGARH(PG)	POWER GRID	C	For Jack Bus replacement work	01-Aug-2025	08:00	04-Aug-2025	18:00		PLANNED	Rejected					Shutdown may be allowed after consent from SLDC-Haryana for load management as Both bus will be out at Ballabagharh/
694	RQ228889	OCC_233	cpcc1_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV MURADNAGAR_1 (UP)	POWER GRID	D	for CSD fine tuning.Reactor will be charged discharged 4-5 times for tuning	01-Aug-2025	08:00	01-Aug-2025	18:00		PLANNED	Approved	01-Aug-25	08:00	01-Aug-25	18:00	
695	RQ228880	OCC_233	cpcc1_sd	BR/BSR/MSR/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV HISSAR(PG)	POWER GRID	D	For AMP work	01-Aug-2025	08:00	01-Aug-2025	18:00		PLANNED	Approved	01-Aug-25	08:00	01-Aug-25	18:00	
696	RQ228879	OCC_233	cpcc1_sd	BR/BSR/MSR/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV MANDOLA(PG)	POWER GRID	C	"replacement of 50 mvar reactor with new 125 mvar reactor"	01-Aug-2025	08:00	30-Aug-2025	18:00		PLANNED	Approved	01-Aug-25	08:00	30-Aug-25	18:00	May be allowed / already under outage
697	RQ228851	OCC_233	cpcc1_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV KHETRI (PKTSL)	PKTSL	D	For scheme checking work	15-Aug-2025	08:00	15-Aug-2025	18:00		PLANNED	Approved	15-Aug-25	08:00	15-Aug-25	18:00	Subject to real time grid condition
698	RQ228315	OCC_233	sldcrs_sd	BR/BSR/MSR/MSR	63 MVAR BUS REACTOR NO 2 AT 400 KV KAWAI SCTPS(APR)	RRVPNL, APRL	D	Annual maintenance and testing of Bay equipments (CB & CT)	08-Aug-2025	08:00	08-Aug-2025	18:00		PLANNED	Approved	08-Aug-25	08:00	08-Aug-25	18:00	
699	RQ228314	OCC_233	sldcrs_sd	BR/BSR/MSR/MSR	63 MVAR BUS REACTOR NO 1 AT 400 KV KAWAI SCTPS(APR)	RRVPNL, APRL	D	Annual maintenance and testing of Bay equipments (CB & CT)	06-Aug-2025	08:00	06-Aug-2025	18:00		PLANNED	Approved	06-Aug-25	08:00	06-Aug-25	18:00	
700	RQ229251	OCC_233	sldcuk_sd	BR/BSR/MSR/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV RISHIKESH(UK)	PTCUL	C	400 kv D/C Rishikesh-Koteshwar Bay construction work by M/s NRSSXXXVI Ltd	06-Aug-2025	08:00	08-Aug-2025	18:00		PLANNED	Approved	06-Aug-25	08:00	08-Aug-25	18:00	
701	RQ228853	OCC_233	cpcc1_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_II(PG)		D	For AMP work	05-Aug-2025	17:00	05-Aug-2025	23:00		PLANNED	Approved	05-Aug-25	17:00	05-Aug-25	23:00	Subject to real time grid condition

702	RQ228682	OCC_233	slcrs_sd	BAY	411-52T TIE BAY - 765/400 KV 1500 MVA ICT 3 AT ANTA(RS) AND FUTURE AT 400 KV ANTA(RS)	RRVPNL	D	Maintenance & Testing work	25-Aug-2025	08:00	25-Aug-2025	18:00		PLANNED	Approved	25-Aug-25	08:00	25-Aug-25	18:00	
703	RQ228681	OCC_233	slcrs_sd	BAY	411-52 D MAIN BAY - 400KV BUS 2 AT ANTA(RS) AND FUTURE AT 400 KV ANTA(RS)	RRVPNL	D	Maintenance & Testing work	25-Aug-2025	08:00	25-Aug-2025	18:00		PLANNED	Approved	25-Aug-25	08:00	25-Aug-25	18:00	
704	RQ228936	OCC_233	slcrs_sd	BAY	411 TIE BAY - 400KV PHAGI-AJMER (RS) CKT-2 AND FUTURE AT AJMER(RS)	RRVPNL	D	Half Yearly maintenance work of associated equipments of 400 kV Ajmer-Phagi-II Tie Bay (411) to be carried out by M/s Kay Cee Energy Infra Ltd, Kota	22-Aug-2025	08:00	22-Aug-2025	18:00		PLANNED	Approved	22-Aug-25	08:00	22-Aug-25	18:00	
705	RQ228678	OCC_233	slcrs_sd	BAY	408-52T TIE BAY - 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1 (RRVPNL) AND 400 KV ANTA-CHHABRA SCTPS (RS) CKT-2 AT 400 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Maintenance & Testing work	22-Aug-2025	08:00	22-Aug-2025	18:00		PLANNED	Approved	22-Aug-25	08:00	22-Aug-25	18:00	
706	RQ228898	OCC_233	slcrs_sd	BAY	40552C MAIN BAY - 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-2 AT BASSI(PG)	RRVPNL	D	Quarterly Maintenance work	21-Aug-2025	08:00	21-Aug-2025	18:00		PLANNED	Approved	21-Aug-25	08:00	21-Aug-25	18:00	
707	RQ228684	OCC_233	slcrs_sd	BAY	409-52D MAIN BAY - 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2 (RRVPNL) AT 400 KV ANTA(RS)	RRVPNL	D	Maintenance & Testing work	21-Aug-2025	08:00	21-Aug-2025	18:00		PLANNED	Approved	21-Aug-25	08:00	21-Aug-25	18:00	
708	RQ228937	OCC_233	slcrs_sd	BAY	408 TIE BAY - 400/220KV 315 MVA ICT 1 AT AJMER(RS) AND 400KV PHAGI-AJMER (RS) CKT-1	RRVPNL	D	Half Yearly maintenance work of associated equipments of Tie Bay (408) of 400 KV Ajmer-Phagi-I & 315MVA ICT-I to be carried out by M/s Kay Cee Energy Infra Ltd, Kota	20-Aug-2025	08:00	20-Aug-2025	18:00		PLANNED	Approved	20-Aug-25	08:00	20-Aug-25	18:00	

709	RQ228899	OCC_233	slcdcrs_sd	BAY	401052T TIE BAY - 765/400KV 1500 MVA ICT 2 AT PHAGI(RS) AND 400KV PHAGI-AJMER (RS) CKT-1	RRVPNL	D	Quarterly Maintenance work	19-Aug-2025	08:00	19-Aug-2025	18:00		PLANNED	Approved	19-Aug-25	08:00	19-Aug-25	18:00	
710	RQ228679	OCC_233	slcdcrs_sd	BAY	404-52T TIE BAY - 400 KV ANTA-KALISINDH (RS) CKT-1 (RRVPNL) AND FUTURE AT 400 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Maintenance & Testing work	19-Aug-2025	08:00	19-Aug-2025	18:00		PLANNED	Approved	19-Aug-25	08:00	19-Aug-25	18:00	
711	RQ228938	OCC_233	slcdcrs_sd	BAY	405 TIE BAY - 400KV AJMER(RS)-DEEDWANA(MTS) (MTS) CKT-1 AND 400KV AJMER-BHILWARA (RS) CKT-2 AT AJMER(RS)	RRVPNL	D	Half Yearly maintenance work of associated equipments of 400 kV Tie Bay of Ajmer-Bhilwara-II & Deedwana (Tie Bay -405) to be carried out by M/s Kay Cee Energy Infra Ltd, Kota	19-Aug-2025	08:00	19-Aug-2025	18:00		PLANNED	Approved	19-Aug-25	08:00	19-Aug-25	18:00	
712	RQ228897	OCC_233	slcdcrs_sd	BAY	40452C MAIN BAY - 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1 AT BASSI(PG)	RRVPNL	D	Quarterly Maintenance work	18-Aug-2025	08:00	18-Aug-2025	18:00		PLANNED	Approved	18-Aug-25	08:00	18-Aug-25	18:00	
713	RQ228683	OCC_233	slcdcrs_sd	BAY	408-52D MAIN BAY - 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1 (RRVPNL)	RRVPNL	D	Maintenance & Testing work	18-Aug-2025	08:00	18-Aug-2025	18:00		PLANNED	Approved	18-Aug-25	08:00	18-Aug-25	18:00	
714	RQ228680	OCC_233	slcdcrs_sd	BAY	404-52D MAIN BAY - 400 KV ANTA-KALISINDH (RS) CKT-1 (RRVPNL)	RRVPNL	D	Maintenance & Testing work	14-Aug-2025	08:00	14-Aug-2025	18:00		PLANNED	Approved	14-Aug-25	08:00	14-Aug-25	18:00	
715	RQ228900	OCC_233	slcdcrs_sd	BAY	40752D MAIN BAY - 400KV PHAGI-HEERAPURA (RS) CKT-2 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	14-Aug-2025	08:00	14-Aug-2025	18:00		PLANNED	Approved	14-Aug-25	08:00	14-Aug-25	18:00	
716	RQ228901	OCC_233	slcdcrs_sd	BAY	40752T TIE BAY - 765/400KV 1500 MVA ICT 1 AT PHAGI(RS) AND 400KV PHAGI-HEERAPURA (RS) CKT-2	RRVPNL	D	Quarterly Maintenance work	12-Aug-2025	08:00	12-Aug-2025	18:00		PLANNED	Approved	12-Aug-25	08:00	12-Aug-25	18:00	
717	RQ228896	OCC_233	slcdcrs_sd	BAY	412C MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT PHAGI(RS) (RRVPNL) AT 400 KV PHAGI(RS)	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF MAIN BAY EQUIPMENTS	08-Aug-2025	08:00	08-Aug-2025	18:00		PLANNED	Approved	08-Aug-25	08:00	08-Aug-25	18:00	

718	RQ228675	OCC_233	slcrs_sd	BAY	402-52T TIE BAY - 400 KV ANTA(RS)-KOTA(PG) (RS) CKT-1 (RRVPNL) AND 400 KV ANTA-CHHABRA (RS) CKT-1 AT 400 KV ANTA(RS)	RRVPNL	D	Maintenance & Testing work	07-Aug-2025	08:00	07-Aug-2025	18:00		PLANNED	Approved	07-Aug-25	08:00	07-Aug-25	18:00	
719	RQ228677	OCC_233	slcrs_sd	BAY	408-52C MAIN BAY - 400 KV ANTA-CHHABRA SCTPS (RS) CKT-2 (RRVPNL)	RRVPNL	D	Maintenance & Testing work	06-Aug-2025	08:00	06-Aug-2025	18:00		PLANNED	Approved	06-Aug-25	08:00	06-Aug-25	18:00	
720	RQ228685	OCC_233	slcrs_sd	BAY	406-52D MAIN BAY - 400 KV ANTA-CHHABRA SCTPS (RS) CKT-1 (RRVPNL)	RRVPNL	D	Maintenance & Testing work	05-Aug-2025	08:00	05-Aug-2025	18:00		PLANNED	Approved	05-Aug-25	08:00	05-Aug-25	18:00	
721	RQ228676	OCC_233	slcrs_sd	BAY	402-52C MAIN BAY - 400 KV ANTA(RS)-KOTA(PG) (RS) CKT-1 (RRVPNL)	RRVPNL	D	Maintenance & Testing work	04-Aug-2025	08:00	04-Aug-2025	18:00		PLANNED	Approved	04-Aug-25	08:00	04-Aug-25	18:00	
722	RQ228674	OCC_233	slcrs_sd	BAY	402-52D MAIN BAY - 400 KV ANTA-CHHABRA (RS) CKT-1 (RRVPNL)	RRVPNL	D	Maintenance & Testing work	01-Aug-2025	08:00	01-Aug-2025	18:00		PLANNED	Approved	01-Aug-25	08:00	01-Aug-25	18:00	
723	RQ229116	OCC_233	cpcc2_sd	BAY	405 MAIN BAY - 400KV NEWWANPOH-WAGOORA (PG) CKT-1 AT WAGOORA(PG)		C	For Pole and interrupter overhauling in 40452 Pneumatic CB, Line shall remain charged through 400kV TBC Bay	21-Aug-2025	09:00	26-Aug-2025	18:00	Kindly approve.	PLANNED	Approved	21-Aug-25	09:00	26-Aug-25	18:00	
724	RQ229115	OCC_233	cpcc2_sd	BAY	404 MAIN BAY - 400KV NEWWANPOH-WAGOORA (PG) CKT-2 AT WAGOORA(PG)		C	For Pole and interrupter overhauling in 40552 Pneumatic CB. Line shall remain charged through 400kV TBC Bay	03-Aug-2025	09:00	10-Aug-2025	18:00	Kindly approve.	PLANNED	Approved	03-Aug-25	09:00	10-Aug-25	18:00	
725	RQ228735	OCC_233	cpcc3_sd	BAY	414 TIE BAY - 400KV BUS 1 AT SOHAWAL(PG) (POWERGRID) AND 63 MVAR BUS REACTOR NO 2 AT 400 KV SOHAWAL(PG) AT 400 KV SOHAWAL(PG) (POWERGRID)	POWER GRID	C	For CB Mechanism Overhauling and CRM issue.	21-Aug-2025	09:00	25-Aug-2025	18:00		PLANNED	Approved	21-Aug-25	09:00	25-Aug-25	18:00	

726	RQ228720	OCC_233	cpcc3_sd	BAY	419 TIE BAY - 400KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-1 AND 400KV KANPUR-BALLABHGARH (PG) CKT-3 AT KANPUR(PG)	POWER GRID	C	Interrupter overhauling of Tie-Bay-419-CB at Kanpur. (Make-CGL)	18-Aug-2025	08:00	23-Aug-2025	18:00		PLANNED	Approved	18-Aug-25	08:00	23-Aug-25	18:00	
727	RQ228732	OCC_233	cpcc3_sd	BAY	405 TIE BAY - 400 KV LUCKNOW_1-SOHAWAL (PG) CKT-1 (POWERGRID) AND FUTURE AT 400 KV SOHAWAL(PG) (POWERGRID)	POWER GRID	C	For CB Pole Overhauling for attending CRM issue	18-Aug-2025	08:00	20-Aug-2025	18:00		PLANNED	Approved	18-Aug-25	08:00	20-Aug-25	18:00	
728	RQ228846	OCC_233	cpcc2_sd	BAY	406 MAIN BAY - 400/220KV 315 MVA ICT 3 AT ABDULLAPUR(PG) AND SELECT	POWER GRID	C	For CB Overhauling	17-Aug-2025	08:00	18-Aug-2025	18:00	kindly approve	PLANNED	Approved	17-Aug-25	08:00	18-Aug-25	18:00	
729	RQ229105	OCC_233	cpcc1_sd	BAY	422 MAIN BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1 AT AJMER(RS)	POWER GRID	D	For AMP work	14-Aug-2025	08:00	14-Aug-2025	18:00		PLANNED	Approved	14-Aug-25	08:00	14-Aug-25	18:00	
730	RQ229104	OCC_233	cpcc1_sd	BAY	423 TIE BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1 AND FUTURE AT 400 KV AJMER(RS)	POWER GRID	D	For AMP work	12-Aug-2025	08:00	12-Aug-2025	18:00		PLANNED	Approved	12-Aug-25	08:00	12-Aug-25	18:00	
731	RQ228721	OCC_233	cpcc3_sd	BAY	416 TIE BAY - 400KV KANPUR-BALLABHGARH (PG) CKT-1 AND 400KV KANPUR-AGRA (PG) CKT-1 AT KANPUR(PG)	POWER GRID	C	Interrupter overhauling of Tie-Bay-405-CB at Kanpur. (Make-CGL)	11-Aug-2025	08:00	16-Aug-2025	18:00		PLANNED	Approved	11-Aug-25	08:00	16-Aug-25	18:00	
732	RQ228945	OCC_233	cpcc3_sd	BAY	W1.WCA.Q2 BAY BUS-1 & 1A BUS SECTIONALISER BUS SECTIONALIZER BAY - 400KV AGRA(PG) - BUS 1 (POWERGRID) AND FUTURE AT 400 KV AGRA(PG) (POWERGRID)	POWER GRID	D	FOR BAY AMP	09-Aug-2025	09:00	09-Aug-2025	18:00		PLANNED	Approved	09-Aug-25	09:00	09-Aug-25	18:00	
733	RQ229103	OCC_233	cpcc1_sd	BAY	419 MAIN BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2 AT AJMER(RS)	POWER GRID	D	For AMP work	08-Aug-2025	08:00	08-Aug-2025	18:00		PLANNED	Approved	08-Aug-25	08:00	08-Aug-25	18:00	

734	RQ229102	OCC_233	cpcc1_sd	BAY	420 TIE BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2 AND FUTURE AT 400 KV AJMER(RS)	POWER GRID	D	For AMP work	06-Aug-2025	08:00	06-Aug-2025	18:00		PLANNED	Approved	06-Aug-25	08:00	06-Aug-25	18:00	
735	RQ228976	OCC_233	cpcc1_sd	BAY	429 TIE BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV BALLABHGARH(P G) (POWERGRID) AND 400KV BUS 4 AT BALLABHGARH(P G) AT 400 KV BALLABHGARH(P G) (POWERGRID)	POWER GRID	C	FOR RETROFITMENT OF MAIN AND LINE BAY ISOLATORS AT BBMB BHIWANI IN ADD CAP	01-Aug-2025	08:00	09-Aug-2025	18:00		PLANNED	Approved	01-Aug-25	08:00	09-Aug-25	18:00	
736	RQ228140	OCC_233	stuup_sd	BAY	410 MAIN BAY - 400 KV SAMBHAL_PRSTL -RAMPUR_PRSTL (UP) CKT-2 (UPPTCL) AT 400 KV SAMBHAL_PRSTL (UP)	UPPTCL	C	CB Interrupter replacement work	19-Aug-2025	10:00	29-Aug-2025	17:00		PLANNED	Approved	19-Aug-25	10:00	29-Aug-25	17:00	
737	RQ228933	OCC_233	slcdrs_sd	BAY	407 MAIN BAY - 400KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2 AT KAWAI SCTPS(APR)	APL	D	Annual maintenance and testing of Bay equipments (CB & CT)	19-Aug-2025	08:00	19-Aug-2025	18:00		PLANNED	Approved	19-Aug-25	08:00	19-Aug-25	18:00	
738	RQ228934	OCC_233	slcdrs_sd	BAY	403 MAIN BAY - 400KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1 AT KAWAI SCTPS(APR)	APL	D	Annual maintenance and testing of Bay equipments (CB & CT) Maintenance of Y-pole mechanism box of circuit breaker	12-Aug-2025	08:00	13-Aug-2025	18:00		PLANNED	Approved	12-Aug-25	08:00	13-Aug-25	18:00	May be given on daily basis
739	RQ228179	OCC_233	slcdps_sd	BAY	409 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV DHURI(PSTCL) (PSTCL) AT 400 KV DHURI(PSTCL)	PSTCL	D	Protection Testing	19-Aug-2025	08:00	19-Aug-2025	18:00		PLANNED	Approved	19-Aug-25	08:00	19-Aug-25	18:00	
740	RQ228178	OCC_233	slcdps_sd	BAY	408 TIE BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV DHURI(PSTCL) (PSTCL) AND 400 KV TALWANDI SABOO(PSG)-DHURI(PSTCL) (PS) CKT-1 AT 400 KV DHURI(PSTCL)	PSTCL	D	Protection Testing	12-Aug-2025	08:00	12-Aug-2025	18:00		PLANNED	Approved	12-Aug-25	08:00	12-Aug-25	18:00	

741	RQ228177	OCC_233	sldcps_sd	BAY	407 MAIN BAY - 400 KV TALWANDI SABOO(PSG)-DHURI(P5) (PS) CKT-1 (PSTCL) AT 400 KV DHURI(P5)	PSTCL	D	Protection Testing	05-Aug-2025	08:00	05-Aug-2025	18:00		PLANNED	Approved	05-Aug-25	08:00	05-Aug-25	18:00	
742	RQ228905	OCC_233	rappc_sd	BAY	5B TIE BAY - 400/21 KV 855 MVA GT 7 AT RAPS_D(NP) (NPCIL) AND 400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1 AT 400 KV RAPS_D(NP) (NPCIL)	NPCIL	C	Preventive maintenance of jaipur line bay equipments and tightness of 5B-513-CT-25 conductor terminal connector	05-Aug-2025	08:00	05-Aug-2025	18:00	jaipur line shutdown is required	PLANNED	Approved	05-Aug-25	08:00	05-Aug-25	18:00	
743	RQ228631	OCC_233	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BIKANER_2 (PBTSL)		D	for Bay extension works	29-Aug-2025	17:00	30-Aug-2025	23:00		PLANNED	Approved	29-Aug-25	17:00	30-Aug-25	23:00	May be given from 17:00 Hrs
744	RQ229047	OCC_233	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT NEWWANPOH(PG)		D	For AMP Works.	28-Aug-2025	08:00	28-Aug-2025	17:00	Kindly approve.	PLANNED	Approved	28-Aug-25	08:00	28-Aug-25	17:00	
745	RQ228628	OCC_233	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BIKANER_2 (PBTSL)		D	for Bay extension works	27-Aug-2025	17:00	28-Aug-2025	23:00		PLANNED	Approved	27-Aug-25	17:00	28-Aug-25	23:00	May be given from 17:00 Hrs
746	RQ228626	OCC_233	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KOTA(PG)		D	For amp work	27-Aug-2025	09:00	27-Aug-2025	18:00		PLANNED	Approved	27-Aug-25	09:00	27-Aug-25	18:00	
747	RQ228627	OCC_233	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BIKANER_2 (PBTSL)		D	for Bay extension works	25-Aug-2025	17:00	26-Aug-2025	23:00		PLANNED	Approved	25-Aug-25	17:00	26-Aug-25	23:00	May be given from 17:00 Hrs
748	RQ228625	OCC_233	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KOTA(PG)		D	For amp work	25-Aug-2025	09:00	25-Aug-2025	18:00		PLANNED	Approved	25-Aug-25	09:00	25-Aug-25	18:00	
749	RQ228615	OCC_233	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BAGHPAT(PG)		C	For SF6 gas leakage arrest work in 220 kV side LA of Y-phase and General AMP Works	25-Aug-2025	08:00	26-Aug-2025	18:00		PLANNED	Approved	25-Aug-25	08:00	26-Aug-25	18:00	Shutdown may be allowed on weekend subject to availability of other ICT / Load to be managed by UP
750	RQ228612	OCC_233	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	23-Aug-2025	17:00	24-Aug-2025	23:00		PLANNED	Approved	23-Aug-25	17:00	24-Aug-25	23:00	May be given from 17:00 Hrs
751	RQ228611	OCC_233	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	21-Aug-2025	17:00	22-Aug-2025	23:00		PLANNED	Approved	21-Aug-25	17:00	22-Aug-25	23:00	May be given from 17:00 Hrs
752	RQ229052	OCC_233	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT KAITHAL(PG)		D	Retrofitment of BUS BAR Protection sytem and their stability Test	21-Aug-2025	09:00	21-Aug-2025	13:00	Kindly approve.	PLANNED	Approved	21-Aug-25	09:00	21-Aug-25	13:00	
753	RQ229046	OCC_233	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NEWWANPOH(PG)		D	For AMP Works.	21-Aug-2025	08:00	21-Aug-2025	17:00	Kindly approve.	PLANNED	Approved	21-Aug-25	08:00	21-Aug-25	17:00	

754	RQ229051	OCC_233	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KAITHAL(PG)		D	Retrofitment of BUS BAR Protection sytem and their stability Test	20-Aug-2025	09:00	20-Aug-2025	13:00	Kindly approve.	PLANNED	Approved	20-Aug-25	09:00	20-Aug-25	13:00	
755	RQ228610	OCC_233	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	19-Aug-2025	17:00	20-Aug-2025	23:00		PLANNED	Approved	19-Aug-25	17:00	20-Aug-25	23:00	May be given from 17:00 Hrs
756	RQ229050	OCC_233	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KAITHAL(PG)		D	Retrofitment of BUS BAR Protection sytem and their stability Test	19-Aug-2025	09:00	19-Aug-2025	13:00	Kindly approve.	PLANNED	Approved	19-Aug-25	09:00	19-Aug-25	13:00	
757	RQ228609	OCC_233	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	17-Aug-2025	17:00	18-Aug-2025	23:00		PLANNED	Approved	17-Aug-25	17:00	18-Aug-25	23:00	May be given from 17:00 Hrs
758	RQ228608	OCC_233	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	15-Aug-2025	17:00	16-Aug-2025	23:00		PLANNED	Approved	15-Aug-25	17:00	16-Aug-25	23:00	May be given from 17:00 Hrs
759	RQ228634	OCC_233	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT BIKANER_2 (PBTSL)		D	for Bay extension works	13-Aug-2025	17:00	14-Aug-2025	23:00		PLANNED	Approved	13-Aug-25	17:00	14-Aug-25	23:00	May be given from 17:00 Hrs
760	RQ228607	OCC_233	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	13-Aug-2025	17:00	14-Aug-2025	23:00		PLANNED	Approved	13-Aug-25	17:00	14-Aug-25	23:00	May be given from 17:00 Hrs
761	RQ228606	OCC_233	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	11-Aug-2025	17:00	12-Aug-2025	23:00		PLANNED	Approved	11-Aug-25	17:00	12-Aug-25	23:00	May be given from 17:00 Hrs
762	RQ228605	OCC_233	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	09-Aug-2025	17:00	10-Aug-2025	23:00		PLANNED	Approved	09-Aug-25	17:00	10-Aug-25	23:00	May be given from 17:00 Hrs
763	RQ228630	OCC_233	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BIKANER_2 (PBTSL)		D	for Bay extension works	08-Aug-2025	17:00	12-Aug-2025	23:00		PLANNED	Approved	08-Aug-25	17:00	12-Aug-25	23:00	May be given from 17:00 Hrs
764	RQ228629	OCC_233	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BIKANER_2 (PBTSL)		D	for Bay extension works	08-Aug-2025	17:00	12-Aug-2025	23:00		PLANNED	Approved	08-Aug-25	17:00	12-Aug-25	23:00	May be given from 17:00 Hrs
765	RQ228624	OCC_233	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ROORKEE(PG)		D	relay retrofitment work	08-Aug-2025	09:00	08-Aug-2025	18:00		PLANNED	Approved	08-Aug-25	09:00	08-Aug-25	18:00	
766	RQ228623	OCC_233	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ROORKEE(PG)		D	relay retrofitment work	07-Aug-2025	09:00	07-Aug-2025	18:00		PLANNED	Approved	07-Aug-25	09:00	07-Aug-25	18:00	
767	RQ229045	OCC_233	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SAMBA(PG)		D	For AMP Works.	05-Aug-2025	09:00	05-Aug-2025	17:00	Kindly approve.	PLANNED	Approved	05-Aug-25	09:00	05-Aug-25	17:00	
768	RQ228632	OCC_233	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT BIKANER_2 (PBTSL)		D	for Bay extension works	01-Aug-2025	17:00	05-Aug-2025	23:00		PLANNED	Approved	01-Aug-25	17:00	05-Aug-25	23:00	May be given from 17:00 Hrs
769	RQ228633	OCC_233	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT BIKANER_2 (PBTSL)		D	for Bay extension works	01-Aug-2025	17:00	05-Aug-2025	23:00		PLANNED	Approved	01-Aug-25	17:00	05-Aug-25	23:00	May be given from 17:00 Hrs
770	RQ229044	OCC_233	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KISHENPUR(PG)		D	For AMP Works.	01-Aug-2025	09:30	01-Aug-2025	17:00	Kindly approve.	PLANNED	Approved	01-Aug-25	09:30	01-Aug-25	17:00	

771	RQ228619	OCC_233	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BALLABHGARH(P G)		C	For Jack Bus replacement work	01-Aug-2025	08:00	04-Aug-2025	20:00		PLANNED	Rejected						Shutdown may be allowed after consent from SLDC-Haryana for load management as Both bus
772	RQ228620	OCC_233	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BALLABHGARH(P G)		C	For Jack Bus replacement work	01-Aug-2025	08:00	04-Aug-2025	20:00		PLANNED	Rejected						Shutdown may be allowed after consent from SLDC-Haryana for load management as Both bus
773	RQ228617	OCC_233	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BALLABHGARH(P G)		C	For Jack Bus replacement work	01-Aug-2025	08:00	04-Aug-2025	20:00		PLANNED	Rejected						Shutdown may be allowed after consent from SLDC-Haryana for load management as Both bus
774	RQ228618	OCC_233	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BALLABHGARH(P G)		C	For Jack Bus replacement work	01-Aug-2025	08:00	04-Aug-2025	20:00		PLANNED	Rejected						Shutdown may be allowed after consent from SLDC-Haryana for load management as Both bus
775	RQ228637	OCC_233	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MANDOLA(PG)		C	For internal inspection due to rise in fault gases	01-Aug-2025	08:00	15-Aug-2025	18:00		PLANNED	Approved	16-Aug-25	08:00	30-Aug-25	18:00	Shutdown may be planned after 15 August subject to Delhi consent for load management / Subject to	
776	RQ228302	OCC_233	slcdrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT HINDAUN(RS)	RRVPNL	D	Halfyearly Maintenance and Testing of EHV Equipments	28-Aug-2025	08:00	28-Aug-2025	18:00		PLANNED	Approved	28-Aug-25	08:00	28-Aug-25	18:00		
777	RQ228292	OCC_233	slcdrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HINDAUN(RS)	RRVPNL	D	Halfyearly Maintenance and Testing of EHV Equipments	26-Aug-2025	08:00	26-Aug-2025	18:00		PLANNED	Approved	26-Aug-25	08:00	26-Aug-25	18:00		
778	RQ228294	OCC_233	slcdrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HINDAUN(RS)	RRVPNL	D	Halfyearly Maintenance and Testing of EHV Equipments	25-Aug-2025	08:00	25-Aug-2025	18:00		PLANNED	Approved	25-Aug-25	08:00	25-Aug-25	18:00		
779	RQ228297	OCC_233	slcdrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT AJMER(RS)	RRVPNL	D	Since the Tie bay has not been commissioned therefore 315 MVA, 400/220 KV Kanohar make ICT-III shall remain 'Off' during S/D Period of 400 KV Main Bus-II & load will be fed by 400 /220 KV	23-Aug-2025	08:00	23-Aug-2025	18:00		PLANNED	Approved	23-Aug-25	08:00	23-Aug-25	18:00		
780	RQ228296	OCC_233	slcdrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA(RS)	RRVPNL	D	Half Yearly Maintenance work at 400KV GSS, Bhadla	20-Aug-2025	17:00	20-Aug-2025	23:00		PLANNED	Approved	20-Aug-25	17:00	20-Aug-25	23:00	May be given from 17:00 Hrs	
781	RQ228293	OCC_233	slcdrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BHADLA(RS)	RRVPNL	D	Half Yearly Maintenance work at 400KV GSS, Bhadla	18-Aug-2025	17:00	19-Aug-2025	23:00		PLANNED	Approved	18-Aug-25	17:00	19-Aug-25	23:00	May be given from 17:00 Hrs	
782	RQ228299	OCC_233	slcdrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BHADLA(RS)	RRVPNL	D	Half Yearly Maintenance work at 400KV GSS, Bhadla	16-Aug-2025	17:00	16-Aug-2025	23:00		PLANNED	Approved	16-Aug-25	17:00	16-Aug-25	23:00	May be given from 17:00 Hrs	
783	RQ228300	OCC_233	slcdrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT AKAL(RS)	RRVPNL	D	Quarterly Maintenance	15-Aug-2025	14:00	16-Aug-2025	20:00		PLANNED	Approved	15-Aug-25	14:00	16-Aug-25	20:00		
784	RQ228298	OCC_233	slcdrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT AKAL(RS)	RRVPNL	D	Quarterly Maintenance	11-Aug-2025	14:00	12-Aug-2025	20:00		PLANNED	Approved	11-Aug-25	14:00	12-Aug-25	20:00		

785	RQ228295	OCC_233	slcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT AKAL(RS)	RRVPNL	D	Quarterly Maintenance	08-Aug-2025	14:00	09-Aug-2025	20:00		PLANNED	Approved	08-Aug-25	14:00	09-Aug-25	20:00	
786	RQ228291	OCC_233	slcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BABA(RS)	RRVPNL	D	Replacement of copper contact tip of the LV side isolator	07-Aug-2025	08:00	07-Aug-2025	18:00		PLANNED	Approved	07-Aug-25	08:00	07-Aug-25	18:00	
787	RQ228301	OCC_233	slcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT AKAL(RS)	RRVPNL	D	Quarterly Maintenance	06-Aug-2025	14:00	07-Aug-2025	20:00		PLANNED	Approved	06-Aug-25	14:00	07-Aug-25	20:00	
788	RQ228219	OCC_233	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT SULTANPUR(UP)	UPPTCL	C	For Preventive Maintenance of ICT	26-Aug-2025	10:00	26-Aug-2025	17:00		PLANNED	Approved	26-Aug-25	10:00	26-Aug-25	17:00	
789	RQ228225	OCC_233	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PANKI(UP)	UPPTCL	C	SHUTDOWN OF 315MVA ICT-II FOR BAY MAINTENANCE.	26-Aug-2025	10:00	26-Aug-2025	17:00		PLANNED	Approved	26-Aug-25	10:00	26-Aug-25	17:00	
790	RQ228217	OCC_233	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SULTANPUR(UP)	UPPTCL	C	For Preventive Maintenance of ICT	25-Aug-2025	10:00	25-Aug-2025	17:00		PLANNED	Approved	25-Aug-25	10:00	25-Aug-25	17:00	
791	RQ228226	OCC_233	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT PANKI(UP)	UPPTCL	C	SHUTDOWN OF 500MVA ICT-I FOR BAY MAINTENANCE AND REPLACEMENT OF 220KV B >X BUS ISOLATOR Y PHASE JAW ARM AND ADJUSTI	21-Aug-2025	10:00	22-Aug-2025	17:00		PLANNED	Approved	21-Aug-25	10:00	22-Aug-25	17:00	
792	RQ228218	OCC_233	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SULTANPUR(UP)	UPPTCL	C	For Preventive Maintenance of ICT	21-Aug-2025	10:00	21-Aug-2025	17:00		PLANNED	Approved	21-Aug-25	10:00	21-Aug-25	17:00	
793	RQ228102	OCC_233	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 1 AT MASOLI(UP)	UPPTCL	C	TAN DELTA TESTING OF 200 MVA ICT -I CTS	21-Aug-2025	09:00	21-Aug-2025	17:00	No supply will be disturb during shutdown all load feeded through 200 MVA ICT-II&III	PLANNED	Approved	21-Aug-25	09:00	21-Aug-25	17:00	
794	RQ228224	OCC_233	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT AZAMGARH(UP)	UPPTCL	C	Shutdown of 500 MVA ICT I is required to for routine testing of protection relays and bay maintainance work.	20-Aug-2025	10:00	20-Aug-2025	18:00		PLANNED	Approved	20-Aug-25	10:00	20-Aug-25	18:00	
795	RQ228103	OCC_233	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 2 AT MASOLI(UP)	UPPTCL	C	TAN DELTA TESTING OF 200 MVA ICT -II CTS	19-Aug-2025	09:00	19-Aug-2025	17:00	No supply will be disturb during shutdown all load feeded through 200 MVA ICT-I&III	PLANNED	Approved	19-Aug-25	09:00	19-Aug-25	17:00	
796	RQ228223	OCC_233	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT GORAKHPUR(UP)	UPPTCL	C	SHUT DOWN OF 500 MVA ICT-II FOR ROUTINE TESTING AND MAINTENANCE WORK.	18-Aug-2025	10:00	18-Aug-2025	18:00		PLANNED	Approved	18-Aug-25	10:00	18-Aug-25	18:00	

797	RQ228104	OCC_233	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 3 AT MASOLI(UP)	UPPTCL	C	TAN DELTA TESTING OF 200 MVA ICT -III CTS	18-Aug-2025	10:00	18-Aug-2025	17:00	No supply will be disturb during shutdown all load feeded through 200 MVA ICT-I&II	PLANNED	Approved	18-Aug-25	10:00	18-Aug-25	17:00	
798	RQ228242	OCC_233	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ORAI(UP)	UPPTCL	D	* SHUTDOWN OF RELAY PROTECTION TESTING BY TC TEAM.	11-Aug-2025	08:00	12-Aug-2025	16:00		PLANNED	Approved	11-Aug-25	08:00	12-Aug-25	16:00	
799	RQ228108	OCC_233	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAREILLY(UP)	UPPTCL	C	400 KV C.B. Overhauling and other Preventive Maintenance works. No supply affected, maintained through 315 MVA ICT I and 315 MVA ICT II	11-Aug-2025	08:00	17-Aug-2025	17:00		PLANNED	Approved	11-Aug-25	08:00	17-Aug-25	17:00	ICT shall remain in service through TBC.
800	RQ228220	OCC_233	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GR.NOIDA(UPC)	UPPTCL	C	General maintenance and routig testing will be done.	11-Aug-2025	07:00	11-Aug-2025	13:00		PLANNED	Approved	11-Aug-25	07:00	11-Aug-25	13:00	
801	RQ228068	OCC_233	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT RAMPUR_PRSTL (UP)	UPPTCL	D	AMP Works	06-Aug-2025	09:00	06-Aug-2025	17:30		PLANNED	Approved	06-Aug-25	09:00	06-Aug-25	17:30	
802	RQ228069	OCC_233	stuup_sd	TRANSFORMER	400/132 KV 100 MVA ICT 2 AT ANPARA(UP)	UPPTCL	C	For replacement of Scissor assembly of pentograph isolator of ICT-II BAY	06-Aug-2025	08:00	06-Aug-2025	21:00		PLANNED	Approved	06-Aug-25	08:00	06-Aug-25	21:00	May be allowed subject to other ICT must remain in service / Load to be managed by UP
803	RQ228067	OCC_233	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT RAMPUR_PRSTL (UP)	UPPTCL	D	AMP Works	05-Aug-2025	09:00	05-Aug-2025	16:00		PLANNED	Approved	05-Aug-25	09:00	05-Aug-25	16:00	
804	RQ228110	OCC_233	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BAREILLY(UP)	UPPTCL	C	400 KV C.B. Overhauling and other Preventive Maintenance works. No supply affected, maintained through 315 MVA ICT I and 315 MVA ICT III	04-Aug-2025	08:00	10-Aug-2025	17:00		PLANNED	Approved	04-Aug-25	08:00	10-Aug-25	17:00	ICT shall remain in service through TBC.
805	RQ228221	OCC_233	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GR.NOIDA(UPC)	UPPTCL	D	Routine testing and general maintenance will be done.	04-Aug-2025	07:00	05-Aug-2025	19:00		PLANNED	Approved	04-Aug-25	07:00	05-Aug-25	19:00	May be given on daily basis /other ICT to be in service /Load to be managed by UP
806	RQ228109	OCC_233	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAREILLY(UP)	UPPTCL	C	For Preventive Maintenance works. No supply affected, maintained through 315 MVA ICT II and 315 MVA ICT III	03-Aug-2025	08:00	03-Aug-2025	17:00		PLANNED	Approved	03-Aug-25	08:00	03-Aug-25	17:00	

807	RQ228174	OCC_233	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 3 AT MURADNAGAR_2 (UP)	UPPTCL	D	RLA testing of ICT	01-Aug-2025	08:00	01-Aug-2025	18:00		PLANNED	Approved	01-Aug-25	08:00	01-Aug-25	18:00	
808	RQ228333	OCC_233	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT FATEHPUR(PG)	POWER GRID	D	For AMP work.	22-Aug-2025	09:00	22-Aug-2025	18:00		PLANNED	Approved	22-Aug-25	09:00	22-Aug-25	18:00	
809	RQ228350	OCC_233	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANPUR(PG)	POWER GRID	D	AMP of ICT-1 at Kanpur	22-Aug-2025	08:00	22-Aug-2025	18:00		PLANNED	Approved	22-Aug-25	08:00	22-Aug-25	18:00	
810	RQ228349	OCC_233	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KANPUR(PG)	POWER GRID	D	AMP of ICT-2 at Kanpur	21-Aug-2025	08:00	21-Aug-2025	18:00		PLANNED	Approved	21-Aug-25	08:00	21-Aug-25	18:00	
811	RQ228348	OCC_233	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ALLAHABAD(PG)	POWER GRID	D	Stability test of Busbar Relay	20-Aug-2025	08:00	20-Aug-2025	12:00		PLANNED	Approved	20-Aug-25	08:00	20-Aug-25	12:00	
812	RQ228347	OCC_233	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ALLAHABAD(PG)	POWER GRID	D	Stability test of Busbar Relay	19-Aug-2025	14:00	19-Aug-2025	18:00		PLANNED	Approved	19-Aug-25	14:00	19-Aug-25	18:00	
813	RQ228346	OCC_233	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT ALLAHABAD(PG)	POWER GRID	D	Stability test of Busbar Relay	19-Aug-2025	08:00	19-Aug-2025	12:00		PLANNED	Approved	19-Aug-25	08:00	19-Aug-25	12:00	
814	RQ228342	OCC_233	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT GORAKHPUR(PG)	POWER GRID	D	AMP work of ICT-3 and associated bays	16-Aug-2025	09:00	16-Aug-2025	18:00		PLANNED	Approved	16-Aug-25	09:00	16-Aug-25	18:00	
815	RQ228340	OCC_233	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT LUCKNOW_1(PG)	POWER GRID	C	For 400kV Busbar protection retrofitting, Old LBB relay dismantling, and installation Testing & Commissioning of new PU A & B in Main Bay at	11-Aug-2025	09:00	12-Aug-2025	19:00		PLANNED	Approved	11-Aug-25	09:00	12-Aug-25	19:00	
816	RQ229154	OCC_233	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MOGA(PG)	POWER GRID	D	AMP Work of 400 kV ICT-2, 220 kV CT Replacement	09-Aug-2025	08:00	09-Aug-2025	18:00	kindly approve.	PLANNED	Approved	09-Aug-25	08:00	09-Aug-25	18:00	
817	RQ228341	OCC_233	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT LUCKNOW_1(PG)	POWER GRID	C	For 400kV Busbar protection retrofitting, Old LBB relay dismantling, and installation Testing & Commissioning of new PU A & B in Main Bay at	08-Aug-2025	09:00	09-Aug-2025	19:00		PLANNED	Approved	08-Aug-25	09:00	09-Aug-25	19:00	

818	RQ228332	OCC_233	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT JAULIIVI (PG)	POWER GRID	D	For application of insulation coating or insulation sleeve on 33kV naked jumpers installed in Air Insulated switchyard pertaining to 400/220/33kV 105X3=315MVA ICT-2 in order to prevent phase to phase fault due to any animal like cat's, Ape's and monkey's etc. at 400/220kV Jauljibi GIS	07-Aug-2025	08:00	07-Aug-2025	18:00		PLANNED	Approved	07-Aug-25	08:00	07-Aug-25	18:00	
819	RQ228356	OCC_233	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SOHAWAL(PG)	POWER GRID	D	Relay Testing and Protection Scheme Implementation	05-Aug-2025	09:00	05-Aug-2025	18:00		PLANNED	Approved	05-Aug-25	09:00	05-Aug-25	18:00	
820	RQ228331	OCC_233	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JAULIIVI (PG)	POWER GRID	D	For application of insulation coating or insulation sleeve on 33kV naked jumpers installed in Air Insulated switchyard pertaining to 400/220/33kV 105X3=315MVA ICT-1 in order to prevent phase to phase fault due to any animal like cat's, Ape's and monkey's etc. at 400/220kV Jauljibi GIS	05-Aug-2025	08:00	05-Aug-2025	18:00		PLANNED	Approved	05-Aug-25	08:00	05-Aug-25	18:00	
821	RQ228345	OCC_233	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ALLAHABAD(PG)	POWER GRID	D	Preparatory works for 220kV Busbar Relay retrofitting	04-Aug-2025	14:00	04-Aug-2025	16:00		PLANNED	Approved	04-Aug-25	14:00	04-Aug-25	16:00	
822	RQ228344	OCC_233	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ALLAHABAD(PG)	POWER GRID	D	Preparatory works for 220kV Busbar Relay retrofitting	04-Aug-2025	10:00	04-Aug-2025	12:00		PLANNED	Approved	04-Aug-25	10:00	04-Aug-25	12:00	

823	RQ228357	OCC_233	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT SOHAWAL(PG)	POWER GRID	D	Relay Testing and Protection Scheme Implementation	04-Aug-2025	09:00	04-Aug-2025	18:00		PLANNED	Approved	04-Aug-25	09:00	04-Aug-25	18:00	
824	RQ228343	OCC_233	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT ALLAHABAD(PG)	POWER GRID	D	Preparatory works for 220kV Busbar Relay retrofitting	04-Aug-2025	08:00	04-Aug-2025	10:00		PLANNED	Approved	04-Aug-25	08:00	04-Aug-25	10:00	
825	RQ228170	OCC_233	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT KIRORI(HV)	HVPNL	D	Preventive maintenance for upcoming summer season	21-Aug-2025	10:00	21-Aug-2025	17:00		PLANNED	Approved	21-Aug-25	10:00	21-Aug-25	17:00	
826	RQ228168	OCC_233	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KIRORI(HV)	HVPNL	D	Preventive maintenance for upcoming summer season	13-Aug-2025	10:00	13-Aug-2025	17:00		PLANNED	Approved	13-Aug-25	10:00	13-Aug-25	17:00	
827	RQ228169	OCC_233	slchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KIRORI(HV)	HVPNL	D	Preventive maintenance for upcoming summer season	06-Aug-2025	10:00	06-Aug-2025	17:00		PLANNED	Approved	06-Aug-25	10:00	06-Aug-25	17:00	
828	RQ228904	OCC_233	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DEHAR(BB)	POWER GRID,BB MB	D	AMP Works	20-Aug-2025	09:00	20-Aug-2025	17:00	Kindly Approve	PLANNED	Rejected					Not consented by BBMB in view of peak hydro season
829	RQ229287	OCC_233	ntpcos_sd	TRANSFORMER	400/132 KV 200 MVA ICT 1 AT RIHAND(NT)	NTPC	C	Lightning Arrester replacement work 400/132KV ICT-1 stage-1 Rihand	11-Aug-2025	08:00	15-Aug-2025	18:00	This Lightning Arrester replacement work as per operation service deptt. & early replacement is required for ensuring reliable operation.	PLANNED	Approved	11-Aug-25	08:00	15-Aug-25	18:00	May be allowed subject to other ICT must remain in service / Load to be managed by Rihand

830	RQ229255	OCC_233	indigrid_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT PATRAN(PATR)	PATRAN	D	AMP work	04-Aug-2025	09:00	04-Aug-2025	18:00	ICT-1 R Phase turrett CT oil leakage identification and rectification work, C and Tan delta measurement of bushing, winding, windings resistance measurement , IR measurement, checking and tightness of terminal connectors, jumpers and associated hardware of transformer	PLANNED	Approved	04-Aug-25	09:00	04-Aug-25	18:00	
831	RQ228893	OCC_233	cpcc2_sd	TRANSFORMER	220/66 KV 160 MVA ICT 1 AT CHANDIGARH SEC-47 (PG)	POWER GRID	D	AMP Works.	21-Aug-2025	10:00	21-Aug-2025	17:00	Kindly approve	PLANNED	Approved	21-Aug-25	10:00	21-Aug-25	17:00	
832	RQ228337	OCC_233	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 3 AT SITARGANJ(PG)	POWER GRID	D	WIRING OF BAY EQUIPMENT TO BE TERMINATED IN NEW BUS BAR PANEL (TO BE COMMISSIONED) FOR 132KV BUS BAR RETROFITMENT WORK FOR 220/132KV ICT-3 FEEDER	20-Aug-2025	09:00	20-Aug-2025	18:00		PLANNED	Approved	20-Aug-25	09:00	20-Aug-25	18:00	
833	RQ228339	OCC_233	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 2 AT SITARGANJ(PG)	POWER GRID	D	WIRING OF BAY EQUIPMENT TO BE TERMINATED IN NEW BUS BAR PANEL (TO BE COMMISSIONED) FOR 132KV BUS BAR RETROFITMENT WORK FOR 220/132KV ICT-2 FEEDER	19-Aug-2025	09:00	19-Aug-2025	18:00		PLANNED	Approved	19-Aug-25	09:00	19-Aug-25	18:00	

834	RQ228338	OCC_233	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 1 AT SITARGANJ(PG)	POWER GRID	D	WIRING OF BAY EQUIPMENT TO BE TERMINATED IN NEW BUS BAR PANEL (TO BE COMMISSIONED) FOR 132KV BUS BAR RETROFITMENT WORK FOR 220/132KV ICT-1 FEEDER	18-Aug-2025	09:00	18-Aug-2025	18:00		PLANNED	Approved	18-Aug-25	09:00	18-Aug-25	18:00	
835	RQ228334	OCC_233	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 3 AT SITARGANJ(PG)	POWER GRID	D	WIRING OF BAY EQUIPMENT TO BE TERMINATED IN NEW BUS BAR PANEL (TO BE COMMISSIONED) FOR 220KV BUS BAR RETROFITMENT WORK FOR 220/132KV ICT-3 FEEDER	12-Aug-2025	09:00	12-Aug-2025	18:00		PLANNED	Approved	12-Aug-25	09:00	12-Aug-25	18:00	
836	RQ228336	OCC_233	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 2 AT SITARGANJ(PG)	POWER GRID	D	WIRING OF BAY EQUIPMENT TO BE TERMINATED IN NEW BUS BAR PANEL (TO BE COMMISSIONED) FOR 220KV BUS BAR RETROFITMENT WORK FOR 220KV ICT-2 FEEDER	11-Aug-2025	09:00	11-Aug-2025	18:00		PLANNED	Approved	11-Aug-25	09:00	11-Aug-25	18:00	
837	RQ229227	OCC_233	cpcc2_sd	TRANSFORMER	220/66 KV 50 MVA ICT 1 AT DRASS(PG)	POWER GRID	C	Shutdown of complete 66KV Yard required for connction and HV Testing of 03 GIS bays (01 No ICT Bay and 02 No Line Bays). S/D of complete 66KV Yard required as all 66KV Feeders are fed through	08-Aug-2025	09:00	10-Aug-2025	17:00	Under Construction head Kindly approve	PLANNED	Approved	08-Aug-25	09:00	10-Aug-25	17:00	Subject to SLDC-JK & CE Ladakh consent for Load management as there is single ICT at Drass
838	RQ228335	OCC_233	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 1 AT SITARGANJ(PG)	POWER GRID	D	WIRING OF BAY EQUIPMENT TO BE TERMINATED IN NEW BUS BAR PANEL (TO BE COMMISSIONED) FOR 220KV BUS BAR RETROFITMENT WORK FOR 220/132KV ICT-1 FEEDER	06-Aug-2025	09:00	06-Aug-2025	18:00		PLANNED	Approved	06-Aug-25	09:00	06-Aug-25	18:00	

839	RQ228352	OCC_233	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 2 AT PITHORAGARH(PG)	POWER GRID	D	ICT-2 Busbar Retro fitment (Termination of Bus Bar CT Wiring)	05-Aug-2025	09:00	05-Aug-2025	18:00		PLANNED	Approved	05-Aug-25	09:00	05-Aug-25	18:00	
840	RQ228353	OCC_233	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 1 AT PITHORAGARH(PG)	POWER GRID	D	Busbar Retro fitment (Termination of Bus Bar CT Wiring)	04-Aug-2025	09:00	04-Aug-2025	18:00		PLANNED	Approved	04-Aug-25	09:00	04-Aug-25	18:00	
841	RQ229049	OCC_233	cpcc2_sd	TRANSFORMER	220/66 KV 50 MVA ICT 1 AT KHALSTI(PG)		D	For AMP Works.	19-Aug-2025	09:00	19-Aug-2025	17:00	Kindly approve.	PLANNED	Approved	19-Aug-25	09:00	19-Aug-25	17:00	Subject to availability of ICT Leh/ Load to be managed by Ladakh/ Subject to NHPC consent
842	RQ229048	OCC_233	cpcc2_sd	TRANSFORMER	220/66 KV 50 MVA ICT 2 AT LEH(PG)		D	For AMP Works.	12-Aug-2025	09:00	12-Aug-2025	17:00	Kindly approve.	PLANNED	Approved	12-Aug-25	09:00	12-Aug-25	17:00	Subject to availability of ICT 1 at Leh & ICT at Khalsti/ Load to be managed by Ladakh
843	RQ228667	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-SITARGANJ(PG) (PG) CKT-1	POWER GRID	D	FOR DISMANTLING OF ERS IN 220 KV TANAKPUR(NHPC)-SITARGANJ(PG) LINE BETWEEN TL Loc. No. 15 & 16 FOR NHAI DIVERSION WORK UNDER SITARGANJ TLM JURISDICTION AFTER THAT LINE SHALL BE TAKEN INTO SERVICE THROUGH NEWLY ERECTED TOWER'S	30-Aug-2025	09:00	30-Aug-2025	18:00		PLANNED	Approved	30-Aug-25	09:00	30-Aug-25	18:00	May be allowed on Weekend subject to NHPC , UP, UK consent and no other line outage on both side/ Necessary CEA Safety & PTCC clearance required before shifting to new towers
844	RQ228668	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-CBGANJ(UP) (PG) CKT-1	POWER GRID	D	FOR DISMANTLING OF ERS IN 220 KV TANAKPUR(NHPC)-BAREILLY (CBGANJ) LINE BETWEEN TL Loc. No. 15 & 16 FOR NHAI DIVERSION WORK UNDER SITARGANJ TLM JURISDICTION AFTER THAT LINE SHALL BE TAKEN INTO SERVICE THROUGH NEWLY ERECTED TOWER'S	29-Aug-2025	09:00	29-Aug-2025	18:00		PLANNED	Approved	29-Aug-25	09:00	29-Aug-25	18:00	May be allowed on Weekend subject to NHPC , UP, UK consent and no other line outage on both side/Necessary CEA Safety & PTCC clearance required before shifting to new towers

845	RQ228919	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PITHORAGARH-JAULIVI (PG) CKT-2	POWER GRID	D	For AMP of 208 Bay Line Side Equipments,Relay Testing Work and Distance Relay Firmware Upgradation work as per Technical Circular	27-Aug-2025	08:00	27-Aug-2025	18:00		PLANNED	Approved	27-Aug-25	08:00	27-Aug-25	18:00	
846	RQ228918	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PITHORAGARH-JAULIVI (PG) CKT-1	POWER GRID	D	For AMP of 206 Bay Line Side Equipments,Relay Testing Work and Distance Relay Firmware Upgradation work as per Technical Circular	24-Aug-2025	08:00	24-Aug-2025	18:00		PLANNED	Approved	24-Aug-25	08:00	24-Aug-25	18:00	
847	RQ228873	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-ALLAHABADREW AROAD(UP) (PG) CKT-2	POWER GRID	D	Stability test of Busbar Relay	23-Aug-2025	08:00	23-Aug-2025	12:00		PLANNED	Approved	23-Aug-25	08:00	23-Aug-25	12:00	
848	RQ228872	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-ALLAHABADREW AROAD(UP) (PG) CKT-1	POWER GRID	D	Stability test of Busbar Relay	22-Aug-2025	14:00	22-Aug-2025	18:00		PLANNED	Approved	22-Aug-25	14:00	22-Aug-25	18:00	
849	RQ228835	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAH(NT) (PG) CKT-4	POWER GRID	D	AMP of line bay equipment at Kanpur	22-Aug-2025	08:00	22-Aug-2025	18:00		PLANNED	Approved	22-Aug-25	08:00	22-Aug-25	18:00	
850	RQ229262	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS)	POWER GRID	C	NHAI Diversion Work	21-Aug-2025	08:00	31-Aug-2025	18:00		PLANNED	Approved	21-Aug-25	08:00	31-Aug-25	18:00	Shutdown may be allowed subject to NTPC & Rajasthan consent/ Load to be
851	RQ228834	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAH(NT) (PG) CKT-3	POWER GRID	D	AMP of line bay equipment at Kanpur	21-Aug-2025	08:00	21-Aug-2025	18:00		PLANNED	Approved	21-Aug-25	08:00	21-Aug-25	18:00	
852	RQ229261	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS)	POWER GRID	C	NHAI Diversion Work	21-Aug-2025	08:00	31-Aug-2025	18:00		PLANNED	Approved	21-Aug-25	08:00	31-Aug-25	18:00	Shutdown may be allowed subject to NTPC & Rajasthan consent/ Load to be
853	RQ228878	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-JHUSI(UP) (PG) CKT-1	POWER GRID	D	Stability test of Busbar Relay	20-Aug-2025	14:00	20-Aug-2025	18:00		PLANNED	Approved	20-Aug-25	14:00	20-Aug-25	18:00	
854	RQ229207	OCC_233	slcds_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAWAIMADHOPUR(RS)-DAUSA(RS) (PG) CKT-1	POWER GRID	D	Quarterly Maintenance	20-Aug-2025	08:00	20-Aug-2025	18:00		PLANNED	Approved	20-Aug-25	08:00	20-Aug-25	18:00	
855	RQ228833	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAH(NT) (PG) CKT-2	POWER GRID	D	AMP of line bay equipment at Kanpur	20-Aug-2025	08:00	20-Aug-2025	18:00		PLANNED	Approved	20-Aug-25	08:00	20-Aug-25	18:00	
856	RQ229212	OCC_233	slcds_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LALSOTE(RS)-DAUSA(RS) (PG) CKT-1	POWER GRID	D	Quarterly Maintenance	19-Aug-2025	08:00	19-Aug-2025	18:00		PLANNED	Approved	19-Aug-25	08:00	19-Aug-25	18:00	

857	RQ228832	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAHAR(NT) (PG) CKT-1	POWER GRID	D	AMP of line bay equipment at Kanpur	19-Aug-2025	08:00	19-Aug-2025	18:00		PLANNED	Approved	19-Aug-25	08:00	19-Aug-25	18:00	
858	RQ228360	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAULIWI (PG)-DHAULIGANGA(NH) (PG) CKT-2	POWER GRID	D	For AMP of 25MVar Line Reactor installed at NHPC end and Distance Relay Firmware Upgradation work as per Technical Circular and their testing	15-Aug-2025	08:00	15-Aug-2025	18:00		PLANNED	Approved	15-Aug-25	08:00	15-Aug-25	18:00	
859	RQ228672	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-SITARGANJ(PG) (PG) CKT-1	POWER GRID	D	WIRING OF BAY EQUIPMENT TO BE TERMINATED IN NEW BUS BAR PANEL (TO BE COMMISSIONED) FOR 220KV BUS BAR RETROFITMENT WORK FOR 220KV SITARGANJ (PG)-TANAKPUR(NHPC) TRANSMISSION LINE	13-Aug-2025	09:00	13-Aug-2025	18:00		PLANNED	Approved	13-Aug-25	09:00	13-Aug-25	18:00	
860	RQ229216	OCC_233	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-2	POWER GRID	D	Quarterly Maintenance of Bay along with BUS	13-Aug-2025	08:00	13-Aug-2025	18:00		PLANNED	Approved	13-Aug-25	08:00	13-Aug-25	18:00	
861	RQ228812	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SITARGANJ(PG)-CBGANJ(UP) (PG) CKT-1	POWER GRID	D	"To attend SD nature defects in the line by breailly TLM & Bus bar Retrofittment by Sitarganj"	13-Aug-2025	08:00	14-Aug-2025	18:00		PLANNED	Approved	13-Aug-25	08:00	14-Aug-25	18:00	
862	RQ229215	OCC_233	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-1	POWER GRID	D	Quarterly Maintenance of Bay along with BUS	12-Aug-2025	08:00	12-Aug-2025	18:00		PLANNED	Approved	12-Aug-25	08:00	12-Aug-25	18:00	
863	RQ228266	OCC_233	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAHAR(NT)-RAEBAREILLY(PG) (PG) CKT-3	POWER GRID	D	bay equipment testing	12-Aug-2025	08:00	13-Aug-2025	18:00		PLANNED	Approved	12-Aug-25	08:00	13-Aug-25	18:00	
864	RQ228813	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-CBGANJ(UP) (PG) CKT-1	POWER GRID	D	To attend SD nature defects in the line.	11-Aug-2025	08:00	12-Aug-2025	18:00		PLANNED	Approved	11-Aug-25	08:00	12-Aug-25	18:00	

865	RQ228892	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANCHKULA-CHANDIGARH SEC-47 (PG) CKT-2	POWER GRID	C	SPARE CABLE CHARGING WORK.CABLE TERMINATION, STRAIGHT THROUGH JOINTING, SWITCHOVER, JUMPERING & COMMISSIONING WORK.	10-Aug-2025	10:00	20-Aug-2025	18:00	Kindly approve	PLANNED	Approved	10-Aug-25	10:00	20-Aug-25	18:00	
866	RQ229211	OCC_233	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV INDIRA NAGAR(RS)-HEERAPURA(RS) (PG) CKT-1	POWER GRID	D	Quarterly maintenance of Bay Equipment	07-Aug-2025	08:00	07-Aug-2025	18:00		PLANNED	Approved	07-Aug-25	08:00	07-Aug-25	18:00	
867	RQ228917	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHPUR(PG)-KANPURSOUTH(U P) (PG) CKT-1	POWER GRID	D	Line Bay AMP and Jumper tightening work.	06-Aug-2025	09:00	06-Aug-2025	18:00		PLANNED	Approved	06-Aug-25	09:00	06-Aug-25	18:00	
868	RQ228903	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-HAMIRPUR(HP) (PG) CKT-2	POWER GRID	D	Rectification of shutdown nature defects of Line and AMP of Line Equipments	06-Aug-2025	09:00	06-Aug-2025	17:00	Kindly approve	PLANNED	Approved	06-Aug-25	09:00	06-Aug-25	17:00	
869	RQ228750	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AURAIYA(NT)-SIKANDRA(UP) (PG) CKT-1	POWER GRID	D	AMP OF LINE & MAIN BAY	06-Aug-2025	08:00	06-Aug-2025	18:00		PLANNED	Approved	06-Aug-25	08:00	06-Aug-25	18:00	
870	RQ229217	OCC_233	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-INDIRA NAGAR(RS) (PG)	POWER GRID	D	Quarterly maintenance of Bay Equipment	06-Aug-2025	08:00	06-Aug-2025	18:00		PLANNED	Approved	06-Aug-25	08:00	06-Aug-25	18:00	
871	RQ228726	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-2	POWER GRID	D	Shutdown for rectification of 1 span of OPGW	06-Aug-2025	08:00	06-Aug-2025	18:00	Under Constrction head Kindly approve	PLANNED	Approved	06-Aug-25	08:00	06-Aug-25	18:00	May be allowed Subject to real time grid condition & NHPC consent /
872	RQ228882	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-ALLAHABADREWAROAD(UP) (PG) CKT-2	POWER GRID	D	Preparatory works for 220kv Busbar Relay retrofitting	05-Aug-2025	16:00	05-Aug-2025	18:00		PLANNED	Approved	05-Aug-25	16:00	05-Aug-25	18:00	
873	RQ228881	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-ALLAHABADREWAROAD(UP) (PG) CKT-1	POWER GRID	D	Preparatory works for 220kv Busbar Relay retrofitting	05-Aug-2025	14:00	05-Aug-2025	16:00		PLANNED	Approved	05-Aug-25	14:00	05-Aug-25	16:00	
874	RQ228902	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-HAMIRPUR(HP) (PG) CKT-1	POWER GRID	D	Rectification of shutdown nature defects of Line and AMP of Line Equipments	05-Aug-2025	09:00	05-Aug-2025	17:00	Kindly approve	PLANNED	Approved	05-Aug-25	09:00	05-Aug-25	17:00	
875	RQ228910	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-JHUSI(UP) (PG) CKT-1	POWER GRID	D	Preparatory works for 220kv Busbar Relay retrofitting	04-Aug-2025	14:00	04-Aug-2025	16:00		PLANNED	Approved	04-Aug-25	14:00	04-Aug-25	16:00	
876	RQ228664	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PITHORAGARH-JAULIVI (PG) CKT-1	POWER GRID	D	220 KV BUS BAR RETROFITMENT (TERMINATION OF BUS BAR CT WIRING) AT PITORAGARH	02-Aug-2025	09:00	02-Aug-2025	18:00		PLANNED	Approved	02-Aug-25	09:00	02-Aug-25	18:00	

877	RQ228673	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-SITARGANJ(PG) (PG) CKT-1	POWER GRID	D	ERECTION OF ERS IN 220 KV SITARGANJ-TANAKPUR (NHPC) BETWEEN TL Loc. No. 15 & 16 FOR NHAI DIVERSION WORK UNDER SITARGANJ TLM JURISDICTION AFTER THAT LINE SHALL BE TAKEN INTO SERVICE THROUGH ERS	02-Aug-2025	09:00	02-Aug-2025	18:00		PLANNED	Approved	02-Aug-25	09:00	02-Aug-25	18:00	May be allowed on Weekend subject to NHPC , UP, UK consent and no other line outage on both side/Necessary CEA Safety & PTCC clearance required before shifting to ERS
878	RQ228691	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHANDIGARH SEC-47 - PANCHKULA (PG) CKT-1	POWER GRID	C	SPARE CABLE CHARGING WORK.CABLE TERMINATION, STRAIGHT THROUGH JOINTING, SWITCHOVER, JUMPERING & COMMISSIONING WORK.	01-Aug-2025	10:00	09-Aug-2025	18:00	Kindly approve	PLANNED	Approved	01-Aug-25	10:00	09-Aug-25	18:00	
879	RQ228697	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-PAMPORE(PDD) (PG) CKT-1	POWER GRID	C	Shutdown required for CT replacement under ADDCAP vide CERC petition No 470/TT/2020 dated 14.10.2021	01-Aug-2025	09:00	02-Aug-2025	18:00	Under construction head Kindly approve	PLANNED	Approved	01-Aug-25	09:00	02-Aug-25	18:00	May be allowed Subject to real time grid condition/Load to be managed by J&K/ Subject to JK consent
880	RQ228665	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PITHORAGARH-JAULIVI (PG) CKT-2	POWER GRID	D	220 KV JAULIBI PITHORAGARH CKT-2 BUS BAR RETROFITMENT (TERMINATION OF BUS BAR CT WIRING) AT PITRAGARH	01-Aug-2025	09:00	01-Aug-2025	18:00		PLANNED	Approved	01-Aug-25	09:00	01-Aug-25	18:00	
881	RQ228361	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-CBGANJ(UP) (PG) CKT-1	POWER GRID	D	ERECTION OF ERS IN 220 KV TANAKPUR-BAREILLY (CBGANJ) LINE BETWEEN TL Loc. No. 15 & 16 FOR NHAI DIVERSION WORK UNDER SITARGANJ TLM JURISDICTION AFTER THAT LINE SHALL BE TAKEN INTO SERVICE THROUGH ERS	01-Aug-2025	09:00	01-Aug-2025	18:00		PLANNED	Approved	01-Aug-25	09:00	01-Aug-25	18:00	May be allowed on Weekend subject to NHPC , UP, UK consent and no other line outage on both side/ Necessary CEA Safety & PTCC clearance required before shifting to ERS
882	RQ228723	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-1	POWER GRID	D	AR Non Auto mode required for mantianace of OPGW	01-Aug-2025	08:00	06-Aug-2025	18:00	Under cosntruction head Kindly approve	PLANNED	Approved	01-Aug-25	08:00	06-Aug-25	18:00	Non auto mode may be allowed

883	RQ228724	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-2	POWER GRID	D	AR Non Auto mode required for mantianace of OPGW	01-Aug-2025	08:00	06-Aug-2025	18:00	Under cosntruction head Kindly approve	PLANNED	Approved	01-Aug-25	08:00	06-Aug-25	18:00	Non auto mode may be allowed
884	RQ229068	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-UDHAMPUR(PDD) (PG) CKT-2		D	Tr. Line AMP work(Jumper Bolt/Nut Loose,Vibration damper Loose, Spacers Damaged)	30-Aug-2025	09:00	30-Aug-2025	18:00	Kindly approve.	PLANNED	Approved	30-Aug-25	09:00	30-Aug-25	18:00	May be allowed Subject to real time grid condition/Load to be managed by J&K/ Subject to JK consent
885	RQ229075	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENGANGA(NH)-DELINA(PDD) (PG) CKT-2		D	Rectification of S/D based defects of the line	30-Aug-2025	09:00	30-Aug-2025	18:00	Kindly approve.	PLANNED	Approved	30-Aug-25	09:00	30-Aug-25	18:00	
886	RQ228372	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHADLA_2 (PG)-RSDCL(PSS4)_SL_BHD2_PG (RSDCL) CKT-1		D	Attending COE Protection Observations, CT Oil Sampling	29-Aug-2025	17:00	30-Aug-2025	23:00		PLANNED	Approved	29-Aug-25	19:00	30-Aug-25	23:00	May be given from 19:00 Hrs
887	RQ229067	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-UDHAMPUR(PDD) (PG) CKT-1		D	Tr. Line AMP work(Jumper Bolt/Nut Loose,Vibration damper Loose, Spacers Damaged)	29-Aug-2025	09:00	29-Aug-2025	18:00	Kindly approve.	PLANNED	Approved	29-Aug-25	09:00	29-Aug-25	18:00	May be allowed Subject to real time grid condition/Load to be managed by J&K/ Subject to JK consent
888	RQ229074	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENGANGA(NH)-DELINA(PDD) (PG) CKT-1		D	Rectification of S/D based defects of the line	29-Aug-2025	09:00	29-Aug-2025	18:00	Kindly approve.	PLANNED	Approved	29-Aug-25	09:00	29-Aug-25	18:00	
889	RQ228371	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHADLA_2 (PG)-RSDCL(PSS2)_SL_BHD2_PG (RSDCL) CKT-1		D	Attending COE Protection Observations, CT Oil Sampling	27-Aug-2025	17:00	28-Aug-2025	23:00		PLANNED	Approved	27-Aug-25	19:00	28-Aug-25	23:00	May be given from 19:00 Hrs
890	RQ228571	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BIKANER_2 (PBTSL)-KHIDRAT_REPL_SL_BKN2 (KHIDRAT_REPL) CKT-1		D	Bay AMP Works	26-Aug-2025	17:00	26-Aug-2025	23:00		PLANNED	Approved	26-Aug-25	19:00	26-Aug-25	23:00	May be given from 19:00 Hrs
891	RQ228570	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BIKANER_2 (PBTSL)-JUNA_REPL_SL_BKN2 (JUNA_REPL) CKT-1		D	Bay AMP Works	25-Aug-2025	17:00	25-Aug-2025	23:00		PLANNED	Approved	25-Aug-25	19:00	25-Aug-25	23:00	May be given from 19:00 Hrs
892	RQ229096	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KAITHAL(PG)-NEEMWALA(HV) (HVPNL) CKT-2		D	Retrofitment of BUS BAR Protection sytem and their stability Test	22-Aug-2025	09:00	22-Aug-2025	13:00	Kindly approve.	PLANNED	Approved	22-Aug-25	09:00	22-Aug-25	13:00	
893	RQ229095	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KAITHAL(PG)-NEEMWALA(HV) (HVPNL) CKT-1		D	Retrofitment of BUS BAR Protection sytem and their stability Test	21-Aug-2025	14:00	21-Aug-2025	18:00	Kindly approve.	PLANNED	Approved	21-Aug-25	14:00	21-Aug-25	18:00	

894	RQ228568	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BTPSL_SL_BIK2_P G-BIKANER_2 (PBTS) (BANDERWALA_T PSL) CKT-1		D	Bay AMP Works	20-Aug-2025	17:00	20-Aug-2025	23:00		PLANNED	Approved	20-Aug-25	19:00	20-Aug-25	23:00	May be given from 19:00 Hrs
895	RQ229094	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHEEKA(HV)-KAITHAL(PG) (HVPNL) CKT-2		D	Retrofitment of BUS BAR Protection sytem and their stability Test	20-Aug-2025	14:00	20-Aug-2025	18:00	Kindly approve.	PLANNED	Approved	20-Aug-25	14:00	20-Aug-25	18:00	
896	RQ229093	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHEEKA(HV)-KAITHAL(PG) (HVPNL) CKT-1		D	Retrofitment of BUS BAR Protection sytem and their stability Test	19-Aug-2025	14:00	19-Aug-2025	18:00	Kindly approve.	PLANNED	Approved	19-Aug-25	14:00	19-Aug-25	18:00	
897	RQ229080	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-CHOWADHI (JK) (PDD JK) CKT-1		D	For replacement of Broken Disc Insulators and other Shutdown Nature Defects	19-Aug-2025	09:00	20-Aug-2025	17:00	Kindly approve.	PLANNED	Approved	19-Aug-25	09:00	20-Aug-25	17:00	
898	RQ229092	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KAITHAL(PG)-KAITHAL(HV) (HVPNL) CKT-2		D	Retrofitment of BUS BAR Protection sytem and their stability Test	18-Aug-2025	14:00	18-Aug-2025	18:00	Kindly approve.	PLANNED	Approved	18-Aug-25	14:00	18-Aug-25	18:00	
899	RQ229091	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KAITHAL(PG)-KAITHAL(HV) (HVPNL) CKT-1		D	Retrofitment of BUS BAR Protection sytem and their stability Test	18-Aug-2025	09:00	18-Aug-2025	13:00	Kindly approve.	PLANNED	Approved	18-Aug-25	09:00	18-Aug-25	13:00	
900	RQ228569	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BIKANER_2 (PBTS)-KSP_NHPC_LTD_S L_BKN2 (KSP_NHPC_LTD) CKT-1		D	for Bay extension works	13-Aug-2025	17:00	14-Aug-2025	23:00		PLANNED	Approved	13-Aug-25	19:00	14-Aug-25	23:00	May be given from 19:00 Hrs
901	RQ229090	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-SAMBA (JK) (PDD JK) CKT-2		D	For AMP of Line Equipment & Bay Equipment	13-Aug-2025	09:00	13-Aug-2025	17:00	Kindly approve.	PLANNED	Approved	13-Aug-25	09:00	13-Aug-25	17:00	
902	RQ229089	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-SAMBA (JK) (PDD JK) CKT-1		D	For AMP of Line Equipment & Bay Equipment	12-Aug-2025	09:00	12-Aug-2025	17:00	Kindly approve.	PLANNED	Approved	12-Aug-25	09:00	12-Aug-25	17:00	
903	RQ229079	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-2		D	For replacement of flashed insulator String and other Shutdown Nature Defects	12-Aug-2025	09:00	13-Aug-2025	17:00	Kindly approve.	PLANNED	Approved	12-Aug-25	09:00	13-Aug-25	17:00	May be allowed Subject to real time grid condition/Load to be managed by J&K/ Subject to JK & NHPC consent
904	RQ228378	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHADLA_2 (PG)-AVAADA SUNRAYS_SL_BH D2_PG (AVAADA_SUNRAYS) (AVAADA_SUNRAYS) CKT-1		D	Attending COE Protection Observations, CT Oil Sampling	11-Aug-2025	17:00	12-Aug-2025	23:00		PLANNED	Approved	11-Aug-25	19:00	12-Aug-25	23:00	May be given from 19:00 Hrs

905	RQ228377	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHADLA_2 (PG)-AEGPL_SL_BHD2_PG (AMP ENERGY GREEN PRIVATE LIMITED) CKT-1		D	Attending COE Protection Observations, CT Oil Sampling	09-Aug-2025	17:00	10-Aug-2025	23:00		PLANNED	Approved	09-Aug-25	19:00	10-Aug-25	23:00	May be given from 19:00 Hrs
906	RQ228376	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NOKHRA SL_BHD2 (NTPC)-BHADLA_2 (PG) (NTPC_NOKHRA) CKT-1		D	Attending COE Protection Observations, CT Oil Sampling	07-Aug-2025	17:00	08-Aug-2025	23:00		PLANNED	Approved	07-Aug-25	19:00	08-Aug-25	23:00	May be given from 19:00 Hrs
907	RQ229098	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAGRAON(PG)-LUDHIANA(PG) (PSTCL) CKT-1		D	For Annual Maintenance works	07-Aug-2025	08:00	07-Aug-2025	18:00	Kindly approve.	PLANNED	Approved	07-Aug-25	08:00	07-Aug-25	18:00	
908	RQ228538	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PIRANKALIYAR(U K)-ROORKEE(PG) (PTCUL) CKT-3		D	relay retrofiment work	06-Aug-2025	09:00	06-Aug-2025	18:00		PLANNED	Approved	06-Aug-25	09:00	06-Aug-25	18:00	
909	RQ229097	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DANDHARIKALAN I(PG)-LUDHIANA(PG) (PSTCL) CKT-1		D	For Annual Maintenance works	06-Aug-2025	08:00	06-Aug-2025	18:00	Kindly approve.	PLANNED	Approved	06-Aug-25	08:00	06-Aug-25	18:00	
910	RQ228375	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHADLA(PG)-ACME SOLAR(ACM) (ACME) CKT-1		D	Attending COE Protection Observations, CT Oil Sampling	05-Aug-2025	17:00	06-Aug-2025	23:00		PLANNED	Approved	05-Aug-25	19:00	06-Aug-25	23:00	May be given from 19:00 Hrs
911	RQ228537	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PIRANKALIYAR(U K)-ROORKEE(PG) (PTCUL) CKT-2		D	relay retrofiment work	05-Aug-2025	09:00	05-Aug-2025	18:00		PLANNED	Approved	05-Aug-25	09:00	05-Aug-25	18:00	
912	RQ228536	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PIRANKALIYAR(U K)-ROORKEE(PG) (PTCUL) CKT-1		D	relay retrofiment work	04-Aug-2025	09:00	04-Aug-2025	18:00		PLANNED	Approved	04-Aug-25	09:00	04-Aug-25	18:00	
913	RQ228543	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAHARANPUR(PG)-SARSAWAN(UP) (UP) CKT-1		D	For AMP work	04-Aug-2025	09:00	04-Aug-2025	18:00		PLANNED	Approved	04-Aug-25	09:00	04-Aug-25	18:00	
914	RQ228374	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABCRENEW_RJ01_SL_BHD2_PG-BHADLA_2 (PG) (ABC RJ01) CKT-1		D	Attending COE Protection Observations, CT Oil Sampling	03-Aug-2025	17:00	04-Aug-2025	23:00		PLANNED	Approved	03-Aug-25	19:00	04-Aug-25	23:00	May be given from 19:00 Hrs

915	RQ228535	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ROORKEE(PG)-RAMNAGAR(UK) (PTCUL) CKT-1		D	relay retrofitment work	03-Aug-2025	09:00	03-Aug-2025	18:00		PLANNED	Approved	03-Aug-25	09:00	03-Aug-25	18:00	
916	RQ228564	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PGPL_SL_BIK2_P G-BIKANER_2 (PBTSL) (PRERAK GREENTECH PVT LTD) CKT-1		D	for Bay extension works	01-Aug-2025	17:00	05-Aug-2025	23:00		PLANNED	Approved	01-Aug-25	19:00	05-Aug-25	23:00	May be given from 19:00 Hrs
917	RQ228566	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SRIPL_SL_BIK2_P G-BIKANER_2 (PBTSL) (SERENTICA_RI4P L_BIK2) CKT-1		D	for Bay extension works	01-Aug-2025	17:00	05-Aug-2025	23:00		PLANNED	Approved	01-Aug-25	19:00	05-Aug-25	23:00	May be given from 19:00 Hrs
918	RQ228567	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BIKANER_2 (PBTSL)-JGCPL_SL_BIK2_P G (JUNIPER_NEPL) CKT-1		D	for Bay extension works	01-Aug-2025	17:00	05-Aug-2025	23:00		PLANNED	Approved	01-Aug-25	19:00	05-Aug-25	23:00	May be given from 19:00 Hrs
919	RQ228373	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SEORA_SL_BHD2_PG (MEGA_SURYAUR JA)-BHADLA_2 (PG) (MEGA_SURYAUR JA) CKT-1		D	Attending COE Protection Observations, CT Oil Sampling	01-Aug-2025	17:00	02-Aug-2025	23:00		PLANNED	Approved	01-Aug-25	19:00	02-Aug-25	23:00	May be given from 19:00 Hrs
920	RQ228565	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GRIANPSS_BIK2_(AMPLUS)-BIKANER_2 (PBTSL) (GRIAN ENERGY PRIVATE LIMITED) CKT-1		D	for Bay extension works	01-Aug-2025	17:00	05-Aug-2025	23:00		PLANNED	Approved	01-Aug-25	19:00	05-Aug-25	23:00	May be given from 19:00 Hrs
921	RQ228698	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SOHAWAL(PG)-AYODHYA (UP) (UP) CKT-1	UPPTCL	D	For Relay Testing & scheme updation	29-Aug-2025	09:00	29-Aug-2025	18:00		PLANNED	Approved	29-Aug-25	09:00	29-Aug-25	18:00	
922	RQ228173	OCC_233	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAHARANPUR(UP)-KHODRI(UK) (UP) CKT-1	UPPTCL	D	Preventive maintenance works like looping chopping of tree Branches in the line corridor Specially in the Hilly area, Jumper Tightening works and polymer & Insulator Disc Cleaning works.	25-Aug-2025	09:00	30-Aug-2025	18:00		PLANNED	Approved	25-Aug-25	09:00	30-Aug-25	18:00	
923	RQ228920	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAH(NT)-FATEHPUR(UP) (UP) CKT-1	UPPTCL	D	Fixing of Pilot at loc no 145	22-Aug-2025	08:00	22-Aug-2025	18:00		PLANNED	Approved	22-Aug-25	08:00	22-Aug-25	18:00	

924	RQ228600	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-PHULPUR(UP) (UP) CKT-1	UPPTCL	D	Stability test of Busbar Relay	21-Aug-2025	08:00	21-Aug-2025	12:00		PLANNED	Approved	21-Aug-25	08:00	21-Aug-25	12:00	
925	RQ228908	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-PHULPUR(UP) (UP) CKT-1	UPPTCL	D	Preparatory works for 220kV Busbar Relay retrofitting	05-Aug-2025	08:00	05-Aug-2025	10:00		PLANNED	Approved	05-Aug-25	08:00	05-Aug-25	10:00	
926	RQ228687	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SOHAWAL(PG)-SOHAWAL(UP) (UP) CKT-2	UPPTCL	D	FOR RELAY TESTING & SCHEME UPDATION.	02-Aug-2025	08:00	02-Aug-2025	18:00		PLANNED	Approved	02-Aug-25	08:00	02-Aug-25	18:00	
927	RQ228172	OCC_233	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAR(NT)-RAEBAREILLY(PG) (UP) CKT-2	UPPTCL	D	Completion of Diversion/Shifting /Height Raising works of 220 kV Unchahar (NTPC)-Raibareli (PGCIL) DC Line (Hight Raising of trumpet of Ganga Expressway	01-Aug-2025	08:00	15-Aug-2025	18:00		PLANNED	Rejected					May be deferred and to be discussed in next OCC
928	RQ228894	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHABAD(PG)-BHUNA(HV) (HVPNL) CKT-1	HVPNL	D	AMP of Line equipments	28-Aug-2025	09:00	28-Aug-2025	17:00	Kindly approve	PLANNED	Approved	28-Aug-25	09:00	28-Aug-25	17:00	
929	RQ228838	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-RAJOKHERI (HV) (HVPNL) CKT-1	HVPNL	D	For AMP of Line Equipment & Bay Equipment	05-Aug-2025	08:00	05-Aug-2025	18:00	Kindly approve	PLANNED	Approved	05-Aug-25	08:00	05-Aug-25	18:00	
930	RQ229206	OCC_233	slcds_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-SAKATPURA(RS) (RS) CKT-1	RRVPNL	D	For Half yearly maintenance & testing work	28-Aug-2025	08:00	29-Aug-2025	18:00		PLANNED	Approved	28-Aug-25	08:00	29-Aug-25	18:00	May be given on daily basis subject to Raps consent
931	RQ229219	OCC_233	slcds_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_A(NP)-SAKATPURA(RS) (RS) CKT-1	RRVPNL	D	For Half yearly maintenance & testing work	21-Aug-2025	08:00	22-Aug-2025	18:00		PLANNED	Approved	21-Aug-25	08:00	22-Aug-25	18:00	May be given on daily basis subject to Raps consent
932	RQ228256	OCC_233	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-1	BBMB	D	Patrolling of line alongwith Tree trimming and Jumper tightening	26-Aug-2025	08:00	26-Aug-2025	18:00		PLANNED	Approved	26-Aug-25	08:00	26-Aug-25	18:00	
933	RQ229177	OCC_233	slcds_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-CHIRAWA(RS) (BB) CKT-1	BBMB	D	For tree trimming under the line, requiring shutdown and routine maintenance of associated equipments	21-Aug-2025	08:00	21-Aug-2025	18:00		PLANNED	Approved	21-Aug-25	08:00	21-Aug-25	18:00	
934	RQ229179	OCC_233	slcds_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2	BBMB	D	For Bay Maintenance, Line patrolling & Tree trimming	21-Aug-2025	08:00	21-Aug-2025	18:00		PLANNED	Approved	21-Aug-25	08:00	21-Aug-25	18:00	
935	RQ229178	OCC_233	slcds_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1	BBMB	D	For Bay Maintenance, Line patrolling & Tree trimming	19-Aug-2025	08:00	19-Aug-2025	18:00		PLANNED	Approved	19-Aug-25	08:00	19-Aug-25	18:00	

936	RQ228962	OCC_233	slchp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHAR-GANGUWAL (BB) CKT-1	BBMB	D	Connection of Droppers with 220 kV Kangoo (HPPTCL) for charging of new line bay	05-Aug-2025	10:00	05-Aug-2025	15:00		PLANNED	Rejected						Not consented by BBMB in view of peak hydro season
937	RQ229008	OCC_233	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-DHULKOTE (BB) CKT-2	BBMB	C	Modification work between tower no- 199-200 of 220KV Ganguwal-Dhulkote D/C line	01-Aug-2025	08:00	10-Aug-2025	18:00		PLANNED	Rejected						
938	RQ229000	OCC_233	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-1	BBMB	C	पानीपत-नरेला डी/सी लाईन के टावर संख्या 900-901 के बीच नई रेलवे लाईन के निर्माण के कारण बीबीएमबी की विद्युत लाईन के स्थानांतरण / ऊँचाई बढ़ाने का डिपॉजिट कार्य	01-Aug-2025	08:00	07-Aug-2025	18:00		PLANNED	Rejected						Shutdown may be allowed subject to Delhi & Haryana consent for load management/ Shutdown could not be clubbed with sr no. 775 , shutdown of 400/220 KV 500 MVA ICT 1 AT MANDOLA(PG)/Delhi consented after 15 August/Deferred to next OCC
939	RQ229007	OCC_233	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-DHULKOTE (BB) CKT-1	BBMB	C	Modification work between tower no- 199-200 of 220KV Ganguwal-Dhulkote D/C line	01-Aug-2025	08:00	10-Aug-2025	18:00		PLANNED	Rejected						
940	RQ229001	OCC_233	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-2	BBMB	C	पानीपत-नरेला डी/सी लाईन के टावर संख्या 900-901 के बीच नई रेलवे लाईन के निर्माण के कारण बीबीएमबी की विद्युत लाईन के स्थानांतरण / ऊँचाई बढ़ाने का डिपॉजिट कार्य	01-Aug-2025	08:00	07-Aug-2025	18:00		PLANNED	Rejected						Shutdown may be allowed subject to Delhi & Haryana consent for load management/ Shutdown could not be clubbed with sr no. 775 , shutdown of 400/220 KV 500 MVA ICT 1 AT MANDOLA(PG)/Delhi consented after 15 August/Deferred to next OCC
941	RQ229203	OCC_233	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-BHARATPUR(RS) (PG) CKT-1	POWER GRID,RR VPNL	D	maintenance of line and bay at 220KV GSS RVPN, Bharatpur	22-Aug-2025	10:00	22-Aug-2025	15:00		PLANNED	Approved	22-Aug-25	10:00	22-Aug-25	15:00		
942	RQ228876	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-NAINI(RLY) (RAILWAYS) CKT-2	RAILWAYS	D	Stability test of Busbar Relay	22-Aug-2025	08:00	22-Aug-2025	12:00		PLANNED	Approved	22-Aug-25	08:00	22-Aug-25	12:00		

943	RQ228875	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-NAINI(RLY) (RAILWAYS) CKT-1	RAILWAYS	D	Stability test of Busbar Relay	21-Aug-2025	14:00	21-Aug-2025	18:00		PLANNED	Approved	21-Aug-25	14:00	21-Aug-25	18:00	
944	RQ228907	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-NAINI(RLY) (RAILWAYS) CKT-2	RAILWAYS	D	Preparatory works for 220kV Busbar Relay retrofitting	05-Aug-2025	12:00	05-Aug-2025	14:00		PLANNED	Approved	05-Aug-25	12:00	05-Aug-25	14:00	
945	RQ228906	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-NAINI(RLY) (RAILWAYS) CKT-1	RAILWAYS	D	Preparatory works for 220kV Busbar Relay retrofitting	05-Aug-2025	10:00	05-Aug-2025	12:00		PLANNED	Approved	05-Aug-25	10:00	05-Aug-25	12:00	
946	RQ228981	OCC_233	slidchp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAROR(HP)-PARBATI POOLING BANALA(PG) (HPPTCL) CKT-1	HPPTCL	D	Installation, testing & commissioning of PLCC panels at GIS (HPPTCL) Charor and PGCIL station Banala	21-Aug-2025	09:00	22-Aug-2025	18:00		PLANNED	Approved	21-Aug-25	09:00	22-Aug-25	18:00	
947	RQ228982	OCC_233	slidchp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAROR(HP)-PARBATI POOLING BANALA(PG) (HPPTCL) CKT-2	HPPTCL	D	Installation, testing & commissioning of PLCC panels at GIS (HPPTCL) Charor and PGCIL station Banala	21-Aug-2025	09:00	22-Aug-2025	18:00		PLANNED	Approved	21-Aug-25	09:00	22-Aug-25	18:00	
948	RQ228961	OCC_233	slidchp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHAR(BB)-KANGOO(HP) (HP) CKT-1	HPPTCL	D	Connection of Droppers with 220 kV Kangoo (HPPTCL) for charging of new line bay	08-Aug-2025	09:00	08-Aug-2025	13:00		PLANNED	Rejected					Not consented by BBMB in view of peak hydro season
949	RQ228254	OCC_233	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	21-Aug-2025	08:00	21-Aug-2025	18:00		PLANNED	Approved	21-Aug-25	08:00	21-Aug-25	18:00	
950	RQ228185	OCC_233	slidcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-2	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	14-Aug-2025	08:00	14-Aug-2025	18:00		PLANNED	Approved	14-Aug-25	08:00	14-Aug-25	18:00	
951	RQ229222	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(PS) (PSTCL) CKT-2	PSTCL	D	AMP of Line equipments	13-Aug-2025	09:00	13-Aug-2025	17:00	Kindly approve	PLANNED	Approved	13-Aug-25	09:00	13-Aug-25	17:00	
952	RQ229221	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(PS) (PSTCL) CKT-1	PSTCL	D	AMP of Line equipments	12-Aug-2025	09:00	12-Aug-2025	17:00	Kindly approve	PLANNED	Approved	12-Aug-25	09:00	12-Aug-25	17:00	
953	RQ228864	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-KIDWAI NAGAR KANPUR (UP) (PG) CKT-1	POWER GRID, UP PTCL	D	AMP of line bay equipment at Kanpur	06-Aug-2025	08:00	06-Aug-2025	18:00		PLANNED	Approved	06-Aug-25	08:00	06-Aug-25	18:00	

954	RQ228758	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-KIRAWALI(UP) (PG) CKT-1	POWER GRID,UP PTCL	D	RECTIFICATION OF SHORT JUMPERS AND INSTALLATION OF PILOT INSULATORS	02-Aug-2025	09:00	02-Aug-2025	18:00		PLANNED	Approved	02-Aug-25	09:00	02-Aug-25	18:00	
955	RQ228171	OCC_233	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAR(NT)-RAEBAREILLY(PG) (PG) CKT-1	POWER GRID,UP PTCL	D	Completion of Diversion/Shifting /Height Raising works of 220 kV Unchahar (NTPC)-Raibareli (PGCIL) DC Line (Hight Raising of trumpet of Ganga Expressway UIPEDA)	01-Aug-2025	08:00	15-Aug-2025	18:00		PLANNED	Rejected					May be deferred and to be discussed in next OCC
956	RQ228909	OCC_233	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-3	DTL	D	Measurement of Building distance from 220KV Mandola-Wazirabad CKT-II as per Electricity Ombudsman(App eal No. 45/2024) & CGRF (Case No. CG-544/2024)	04-Aug-2025	10:00	04-Aug-2025	14:00		PLANNED	Approved	04-Aug-25	10:00	04-Aug-25	14:00	
957	RQ228710	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KIRAWALI(UP)-SIKANDRA(UP) (PG) CKT-1	POWER GRID,UP PTCL,RR VPNL	D	RECTIFICATION OF SHORT JUMPERS AND INSTALLATION OF PILOT INSULATORS BY TLM-AGRA	03-Aug-2025	09:00	03-Aug-2025	18:00		PLANNED	Approved	03-Aug-25	09:00	03-Aug-25	18:00	
958	RQ228774	OCC_233	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 6		D	Bay Extension, LBB Testing, Attending Hotspot	29-Aug-2025	17:00	30-Aug-2025	23:00		PLANNED	Approved	29-Aug-25	19:00	30-Aug-25	23:00	May be given from 19:00 Hrs
959	RQ228773	OCC_233	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 5		D	Bay Extension, LBB Testing, Attending Hotspot	27-Aug-2025	17:00	28-Aug-2025	23:00		PLANNED	Approved	27-Aug-25	19:00	28-Aug-25	23:00	May be given from 19:00 Hrs
960	RQ228782	OCC_233	cpcc1_sd	BUS	220 KV JIND(PG) - BUS 2		D	AMP related work	26-Aug-2025	08:00	26-Aug-2025	18:00		PLANNED	Approved	26-Aug-25	08:00	26-Aug-25	18:00	
961	RQ228772	OCC_233	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 4		D	Bay Extension, LBB Testing, Attending Hotspot	25-Aug-2025	17:00	26-Aug-2025	23:00		PLANNED	Approved	25-Aug-25	19:00	26-Aug-25	23:00	May be given from 19:00 Hrs
962	RQ228798	OCC_233	cpcc1_sd	BUS	220KV BUS 1 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (Busbar Relay Stability Test)	25-Aug-2025	09:00	26-Aug-2025	20:00		PLANNED	Approved	25-Aug-25	09:00	26-Aug-25	20:00	
963	RQ228781	OCC_233	cpcc1_sd	BUS	220 KV JIND(PG) - BUS 1		D	AMP related work	25-Aug-2025	08:00	25-Aug-2025	18:00		PLANNED	Approved	25-Aug-25	08:00	25-Aug-25	18:00	
964	RQ228771	OCC_233	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 3		D	Bay Extension, LBB Testing, Attending Hotspot	23-Aug-2025	17:00	24-Aug-2025	23:00		PLANNED	Approved	23-Aug-25	19:00	24-Aug-25	23:00	May be given from 19:00 Hrs

965	RQ228797	OCC_233	cpcc1_sd	BUS	220KV BUS 2 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (Bus Bar Relay Stability Test)	22-Aug-2025	09:00	23-Aug-2025	20:00		PLANNED	Approved	22-Aug-25	09:00	23-Aug-25	20:00	
966	RQ228770	OCC_233	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 2		D	Bay Extension, LBB Testing, Attending Hotspot	21-Aug-2025	17:00	22-Aug-2025	23:00		PLANNED	Approved	21-Aug-25	19:00	22-Aug-25	23:00	May be given from 19:00 Hrs
967	RQ228769	OCC_233	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 1		D	Bay Extension, LBB Testing, Attending Hotspot	19-Aug-2025	17:00	20-Aug-2025	23:00		PLANNED	Approved	19-Aug-25	19:00	20-Aug-25	23:00	May be given from 19:00 Hrs
968	RQ229034	OCC_233	cpcc2_sd	BUS	220KV BUS 1 AT KAITHAL(PG)		D	Retrofitment of BUS BAR Protection sytem and their stability Test	18-Aug-2025	09:00	23-Aug-2025	18:00	Kindly approve.	PLANNED	Approved	18-Aug-25	09:00	23-Aug-25	18:00	
969	RQ229036	OCC_233	cpcc2_sd	BUS	220KV BUS 2 AT PATIALA(PG)		C	Testing of 220 KV Bus- 2 after retrofitting of relays	18-Aug-2025	09:00	27-Aug-2025	18:00	Kindly approve.	PLANNED	Rejected					Shutdown already availed by Powergrid
970	RQ228802	OCC_233	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSL) - BUS 5		D	for Bay extension works	13-Aug-2025	17:00	14-Aug-2025	23:00		PLANNED	Approved	13-Aug-25	19:00	14-Aug-25	23:00	May be given from 19:00 Hrs
971	RQ228792	OCC_233	cpcc1_sd	BUS	220KV BUS 1 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (Bus Stability Test)	12-Aug-2025	09:00	12-Aug-2025	20:00		PLANNED	Approved	12-Aug-25	09:00	12-Aug-25	20:00	
972	RQ228784	OCC_233	cpcc1_sd	BUS	220KV BUS 1 AT BAGHPAT(PG)		C	Rectification of P.D defect in 220kv Main Bus-1	12-Aug-2025	08:00	15-Aug-2025	23:00	Along with requested transmission lines.	PLANNED	Approved	16-Aug-25	08:00	19-Aug-25	23:00	May be allowed subject to :1. Transmission asset owner must submit Electrical safety clearance for the proposed
973	RQ228791	OCC_233	cpcc1_sd	BUS	220KV BUS 2 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (Bus Stability Test)	11-Aug-2025	09:00	11-Aug-2025	20:00		PLANNED	Approved	11-Aug-25	09:00	11-Aug-25	20:00	
974	RQ228800	OCC_233	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSL) - BUS 2		D	for Bay extension works	08-Aug-2025	17:00	12-Aug-2025	23:00		PLANNED	Approved	08-Aug-25	19:00	12-Aug-25	23:00	May be given from 19:00 Hrs
975	RQ228799	OCC_233	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSL) - BUS 1		D	for Bay extension works	06-Aug-2025	17:00	07-Aug-2025	23:00		PLANNED	Approved	06-Aug-25	19:00	07-Aug-25	23:00	May be given from 19:00 Hrs
976	RQ228783	OCC_233	cpcc1_sd	BUS	220KV BUS 2 AT SONIPAT(PG)		D	AMP related work	04-Aug-2025	09:00	04-Aug-2025	18:00		PLANNED	Approved	04-Aug-25	09:00	04-Aug-25	18:00	
977	RQ229035	OCC_233	cpcc2_sd	BUS	220KV BUS 1 AT PATIALA(PG)		C	Testing of 220 KV Bus-1 after retrofitting of relays	04-Aug-2025	09:00	13-Aug-2025	18:00	Kindly approve.	PLANNED	Rejected					Shutdown already availed by Powergrid
978	RQ228801	OCC_233	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSL) - BUS 3		D	for Bay extension works	01-Aug-2025	17:00	05-Aug-2025	23:00		PLANNED	Approved	01-Aug-25	19:00	05-Aug-25	23:00	May be given from 19:00 Hrs
979	RQ229226	OCC_233	cpcc2_sd	BUS	220 KV DRASS(JK) - BUS 2	POWER GRID	C	Shutdown of for extension of GIS Bus for new bays and HV Testing of new Bays	28-Aug-2025	09:00	31-Aug-2025	17:00	Under construction head Kindly approve	PLANNED	Approved	28-Aug-25	09:00	31-Aug-25	17:00	Subject to all other element must be connected with other / Subject to SLDC-JK consent for load management in case of any contingency

980	RQ229225	OCC_233	cpcc2_sd	BUS	220 KV DRASS(JK) - BUS 1	POWER GRID	C	Shutdown of for extension of GIS Bus for new bays and HV Testing of new Bays	25-Aug-2025	09:00	27-Aug-2025	17:00	Under construction head Kindly approve	PLANNED	Approved	25-Aug-25	09:00	27-Aug-25	17:00	Subject to all other element must be connected with other / Subject to SLDC-JK consent for load management in case of any contingency
981	RQ228304	OCC_233	cpcc3_sd	BUS	220KV BUS 1 AT KANPUR(PG)	POWER GRID	D	AMP of 220kv Bus-1 at Kanpur S/s	24-Aug-2025	08:00	24-Aug-2025	18:00		PLANNED	Approved	24-Aug-25	08:00	24-Aug-25	18:00	
982	RQ228830	OCC_233	cpcc1_sd	BUS	220 KV FATEHGARH_II(P G) - BUS 8	POWER GRID	D	AMP related work	23-Aug-2025	17:00	23-Aug-2025	23:00		PLANNED	Approved	23-Aug-25	19:00	23-Aug-25	23:00	May be given from 19:00 Hrs
983	RQ228829	OCC_233	cpcc1_sd	BUS	220 KV FATEHGARH_II(P G) - BUS 7	POWER GRID	D	AMP related work	21-Aug-2025	17:00	21-Aug-2025	23:00		PLANNED	Approved	21-Aug-25	19:00	21-Aug-25	23:00	May be given from 19:00 Hrs
984	RQ228828	OCC_233	cpcc1_sd	BUS	220 KV FATEHGARH_II(P G) - BUS 3	POWER GRID	D	AMP related work	20-Aug-2025	17:00	20-Aug-2025	23:00		PLANNED	Approved	20-Aug-25	19:00	20-Aug-25	23:00	May be given from 19:00 Hrs
985	RQ229224	OCC_233	cpcc2_sd	BUS	220 KV DRASS(JK) - BUS 2	POWER GRID	C	Shutdown of 220kv BUS required for installation of Adaptor unit for new bay	20-Aug-2025	09:00	23-Aug-2025	17:00	Under construction head Kindly approve	PLANNED	Approved					Clubbed with 979
986	RQ228823	OCC_233	cpcc1_sd	BUS	220 KV FATEHGARH_II(P G) - BUS 6	POWER GRID	D	For AMP work	19-Aug-2025	17:00	19-Aug-2025	23:00		PLANNED	Approved	19-Aug-25	19:00	19-Aug-25	23:00	May be given from 19:00 Hrs
987	RQ228822	OCC_233	cpcc1_sd	BUS	220 KV FATEHGARH_II(P G) - BUS 5	POWER GRID	D	For AMP work	18-Aug-2025	17:00	18-Aug-2025	23:00		PLANNED	Approved	18-Aug-25	19:00	18-Aug-25	23:00	May be given from 19:00 Hrs
988	RQ228821	OCC_233	cpcc1_sd	BUS	220 KV FATEHGARH_II(P G) - BUS 2	POWER GRID	D	For AMP work	17-Aug-2025	17:00	17-Aug-2025	23:00		PLANNED	Approved	17-Aug-25	19:00	17-Aug-25	23:00	May be given from 19:00 Hrs
989	RQ228820	OCC_233	cpcc1_sd	BUS	220 KV FATEHGARH_II(P G) - BUS 1	POWER GRID	D	For AMP work	16-Aug-2025	17:00	16-Aug-2025	23:00		PLANNED	Approved	16-Aug-25	19:00	16-Aug-25	23:00	May be given from 19:00 Hrs
990	RQ229223	OCC_233	cpcc2_sd	BUS	220 KV DRASS(JK) - BUS 1	POWER GRID	C	Shutdown of 220kv BUS required for installation of Adaptor unit for new bay	16-Aug-2025	09:00	19-Aug-2025	17:00	Under construction head Kindly approve	PLANNED	Approved					Clubbed with 980
991	RQ229282	OCC_233	cpcc2_sd	BUS	220KV BUS 2 AT NALLAGARH(PG)	POWER GRID	C	For upcoming new ICT-4 Augmentation work	12-Aug-2025	09:00	14-Aug-2025	18:00	Under Construction head Kindy approve	PLANNED	Approved	12-Aug-25	09:00	14-Aug-25	18:00	Subject to real time grid condition/ all other element must be connected with other bus
992	RQ228290	OCC_233	cpcc3_sd	BUS	220KV BUS 2 AT ALLAHABAD(PG)	POWER GRID	C	Busbar relay retrofitting works	12-Aug-2025	08:00	18-Aug-2025	18:00		PLANNED	Approved	12-Aug-25	08:00	18-Aug-25	18:00	Subject to all other element must be connected with
993	RQ228268	OCC_233	cpcc3_sd	BUS	220KV BUS 2 AT SITARGANJ(PG)	POWER GRID	C	WIRING OF BAY EQUIPMENT TO BE TERMINATED IN NEW BUS BAR PANEL (TO BE COMMISSIONED) FOR 220KV BUS BAR RETROFITMENT WORK	11-Aug-2025	09:00	14-Aug-2025	18:00		PLANNED	Approved	11-Aug-25	09:00	14-Aug-25	18:00	Subject to all other element must be connected with other / Subject to real time SLDC-UK consent for load management in case of any contingency
994	RQ229281	OCC_233	cpcc2_sd	BUS	220KV BUS 1 AT NALLAGARH(PG)	POWER GRID	C	For upcoming new ICT-4 Augmentation work	09-Aug-2025	09:00	11-Aug-2025	18:00	Under Construction head Kindy approve	PLANNED	Approved	09-Aug-25	09:00	11-Aug-25	18:00	Subject to real time grid condition/ all other element must be connected with other bus

995	RQ228948	OCC_233	cpcc3_sd	BUS	220 KV PITHORAGARH(PG) - BUS 1	POWER GRID	D	220 kv Bus Bar Retro fitment Work (termination of CT wiring) at Pithoragarh	08-Aug-2025	09:00	08-Aug-2025	18:00		PLANNED	Approved	08-Aug-25	09:00	08-Aug-25	18:00	
996	RQ228289	OCC_233	cpcc3_sd	BUS	220KV BUS 1 AT ALLAHABAD(PG)	POWER GRID	C	Busbar relay retrofitting works	06-Aug-2025	08:00	11-Aug-2025	18:00		PLANNED	Approved	06-Aug-25	08:00	11-Aug-25	18:00	Subject to all other element must be connected with
997	RQ228267	OCC_233	cpcc3_sd	BUS	220KV BUS 1 AT SITARGANJ(PG)	POWER GRID	C	WIRING OF BAY EQUIPMENT TO BE TERMINATED IN NEW BUS BAR PANEL (TO BE COMMISSIONED) FOR 220KV BUS BAR RETROFITMENT WORK	05-Aug-2025	09:00	08-Aug-2025	18:00		PLANNED	Approved	05-Aug-25	09:00	08-Aug-25	18:00	Subject to all other element must be connected with other / Subject to real time SLDC-UK consent for load management in case of any contingency
998	RQ228817	OCC_233	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 4	POWER GRID	D	For AMP work	01-Aug-2025	08:00	31-Aug-2025	18:00		PLANNED	Approved	01-Aug-25	19:00	31-Aug-25	23:00	May be given from 19:00 Hrs
999	RQ228261	OCC_233	stuup_sd	BUS	220 KV PANKI(UP) - BUS 2	UPPTCL	C	SHUTDOWN OF 220KV MAIN BUS II FOR REPLACEMENT OF 220KV B BUS ISOLATOR ,Y >X PHASE JAW AND ARM OF 500MVA ICT-1	21-Aug-2025	10:00	22-Aug-2025	17:00		PLANNED	Approved	21-Aug-25	10:00	22-Aug-25	17:00	
###	RQ228935	OCC_233	slchp_sd	BUS	220KV BUS 1 AT KANGOO(HP)	HPPTCL	D	Connection of Droppers with 220 kv Kangoo (HPPTCL) ckt-2 for charging of new line bay	08-Aug-2025	09:00	08-Aug-2025	13:00		PLANNED	Approved	08-Aug-25	09:00	08-Aug-25	13:00	
###	RQ228932	OCC_233	slchp_sd	BUS	220KV BUS 1 AT DEHAR(BB)	BBMB	D	Connection of droppers with 220 kv Dehar-Kangoo Ckt-2 for charging of new elements	05-Aug-2025	10:00	05-Aug-2025	15:00		PLANNED	Rejected					Not consented by BBMB in view of peak hydro season
###	RQ228929	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SITARGANJ(PG)-SITARGANJ(SIDCU L) (PTCUL) CKT-1	PTCUL	D	Bay no 106 WIRING OF BAY EQUIPMENT TO BE TERMINATED IN NEW BUS BAR PANEL (TO BE COMMISSIONED) FOR 132KV BUS BAR RETROFITMENT WORK FOR 132KV SITARGANJ (PG)-SITARGANJ(ELDEC O) TRANSMISSION LINE AND RETROFITMENT OF LBB RELAY	23-Aug-2025	09:00	23-Aug-2025	18:00		PLANNED	Approved	23-Aug-25	09:00	23-Aug-25	18:00	

###	RQ228669	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SITARGANJ(PG)-SITARGANJ(PTCUL) (PTCUL) CKT-2	PTCUL	D	WIRING OF BAY EQUIPMENT TO BE TERMINATED IN NEW BUS BAR PANEL (TO BE COMMISSIONED) FOR 132KV BUS BAR RETROFITMENT WORK FOR 132KV SITARGANJ (PG)-SITARGANJ(PTCUL-2) TRANSMISSION LINE	22-Aug-2025	09:00	22-Aug-2025	18:00		PLANNED	Approved	22-Aug-25	09:00	22-Aug-25	18:00	
###	RQ228928	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SITARGANJ(PG)-SITARGANJ(SIDCUL) (PTCUL) CKT-1	PTCUL	D	WIRING OF BAY EQUIPMENT TO BE TERMINATED IN NEW BUS BAR PANEL (TO BE COMMISSIONED) FOR 132KV BUS BAR RETROFITMENT WORK FOR 132KV SITARGANJ (PG)-SITARGANJ(PTCUL-1) TRANSMISSION LINE	21-Aug-2025	09:00	21-Aug-2025	18:00		PLANNED	Approved	21-Aug-25	09:00	21-Aug-25	18:00	
###	RQ228656	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV LOHAGHAT(PTCUL)-PITHORAGARH(PG) (PTCUL) CKT-1	PTCUL	D	132 kV Pithoragarh-Almora Line(PTCUL)Bus Bar Retro fitment Work (termination of CT wiring) at Pithoragarh	07-Aug-2025	09:00	07-Aug-2025	18:00		PLANNED	Approved	07-Aug-25	09:00	07-Aug-25	18:00	
###	RQ229187	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV PITHORAGARH(PG)-ALMORA(PTCUL) (PTCUL) CKT-1	PTCUL	D	132 kV Pithoragarh-Almora Line(PTCUL) Busbar Retro fitment (Termination of Bus Bar CT Wiring)	06-Aug-2025	09:00	06-Aug-2025	18:00		PLANNED	Approved	06-Aug-25	09:00	06-Aug-25	18:00	
###	RQ228252	OCC_233	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	19-Aug-2025	08:00	19-Aug-2025	18:00		PLANNED	Approved	19-Aug-25	08:00	19-Aug-25	18:00	
###	RQ228184	OCC_233	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	12-Aug-2025	08:00	12-Aug-2025	18:00		PLANNED	Approved	12-Aug-25	08:00	12-Aug-25	18:00	

###	RQ228182	OCC_233	slcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	05-Aug-2025	08:00	05-Aug-2025	18:00		PLANNED	Approved	05-Aug-25	08:00	05-Aug-25	18:00	
###	RQ228861	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-KATHUA(JK) (PG) CKT-1	POWER GRID	D	Shutdown required for replacement of Puntured insulator detected during online PID test at Loc No. 28.	06-Aug-2025	08:00	06-Aug-2025	18:00	Kindly approve	PLANNED	Approved	06-Aug-25	08:00	06-Aug-25	18:00	
###	RQ228862	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-MAHANPUR(PDD) (PG) CKT-1	POWER GRID	D	AR in Non auto mode required or safety of manpower workig in 132KV Sewa2-Kathua ckt	06-Aug-2025	08:00	06-Aug-2025	18:00	Kindly approve	PLANNED	Approved	06-Aug-25	08:00	06-Aug-25	18:00	
###	RQ228858	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-KATHUA(JK) (PG) CKT-1	POWER GRID	D	A/R in Non auto mode required for safety of Manpower working in 132KV Sewa2-Mahanpur ckt.	04-Aug-2025	08:00	04-Aug-2025	18:00	Kindly approve	PLANNED	Approved	04-Aug-25	08:00	04-Aug-25	18:00	
###	RQ228859	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-MAHANPUR(PDD) (PG) CKT-1	POWER GRID	D	SD required for jumper Replacement in Y Ph and B Ph at Loc No.21	04-Aug-2025	08:00	04-Aug-2025	18:00	Kindly approve	PLANNED	Approved	04-Aug-25	08:00	04-Aug-25	18:00	
###	RQ228576	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-KASHIPUR(UK) (PG) CKT-2		D	AMP Work	26-Aug-2025	08:00	26-Aug-2025	18:00		PLANNED	Approved	26-Aug-25	08:00	26-Aug-25	18:00	
###	RQ228575	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-KASHIPUR(UK) (PG) CKT-1		D	AMP Work	25-Aug-2025	08:00	25-Aug-2025	18:00		PLANNED	Approved	25-Aug-25	08:00	25-Aug-25	18:00	
###	RQ228468	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH(PG) (DTL) CKT-2		C	For Removal of LIO of 400 kV Mandola-Bawana Line and connecting with Maharanibagh SS & DTPC works	16-Aug-2025	08:00	18-Aug-2025	18:00		PLANNED	Rejected					May be rejected /Utility may apply the shutdown in D-5 basis for approval after comissioning of 765KV Narela S/S
###	RQ228469	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH(PG) (DTL) CKT-1		C	For Removal of LIO of 400 kV Mandola-Bawana Line and connecting with Maharanibagh SS & DTPC works	16-Aug-2025	08:00	18-Aug-2025	18:00		PLANNED	Rejected					May be rejected /Utility may apply the shutdown in D-5 basis for approval after comissioning of 765KV Narela S/S

###	RQ228467	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH(PG) (DTL) CKT-1		C	For Removal of LIO of 400 kV Mandola-Bawana Line and connecting with Maharanibagh SS & DTPC works	16-Aug-2025	08:00	18-Aug-2025	18:00		PLANNED	Rejected					May be rejected /Utility may apply the shutdown in D-5 basis for approval after comissioning of 765KV Narela S/S
###	RQ228470	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH(PG) (DTL) CKT-2		C	For Removal of LIO of 400 kV Mandola-Bawana Line and connecting with Maharanibagh SS & DTPC works	16-Aug-2025	08:00	18-Aug-2025	18:00		PLANNED	Rejected					May be rejected /Utility may apply the shutdown in D-5 basis for approval after comissioning of 765KV Narela S/S
###	RQ228466	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MEERUT-BHIWANI (PG) CKT-1		C	For LIO works at 765 kV Narela GIS and PLCC works at Bhiwani, Meerut and Narela	12-Aug-2025	08:00	14-Aug-2025	18:00		PLANNED	Rejected					To be availed in lean period/apply on daily basis.
###	RQ228547	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KOTPUTLI(PG)-MANOHARPUR(RS) (RS) CKT-1		D	For AMP work and Relay Testing at Kotputli Substation	04-Aug-2025	09:00	04-Aug-2025	18:00	For AMP work and Relay Testing at Kotputli Substation	PLANNED	Approved	04-Aug-25	09:00	04-Aug-25	18:00	
###	RQ228546	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KOTPUTLI(PG)-KOTPUTLI(RS) (RS) CKT-1		D	For AMP work and Relay Testing at Kotputli Substation	03-Aug-2025	09:00	03-Aug-2025	18:00	For AMP work and Relay Testing at Kotputli Substation	PLANNED	Approved	03-Aug-25	09:00	03-Aug-25	18:00	
###	RQ228545	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KOTPUTLI(PG)-BANSUR(RS) (RS) CKT-2		D	For Relay Testing at Kotputli Substation	02-Aug-2025	09:00	02-Aug-2025	18:00	For Relay Testing at Kotputli Substation	PLANNED	Approved	02-Aug-25	09:00	02-Aug-25	18:00	
###	RQ228544	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KOTPUTLI(PG)-BANSUR(RS) (RS) CKT-1		D	For Relay Testing at Kotputli Substation	01-Aug-2025	09:00	01-Aug-2025	18:00	For Relay Testing at Kotputli Substation	PLANNED	Approved	01-Aug-25	09:00	01-Aug-25	18:00	
###	RQ228283	OCC_233	cpcc3_sd	BUS	132 KV SITARGANJ(PG) - BUS 1	POWER GRID	C	WIRING OF BAY EQUIPMENT TO BE TERMINATED IN NEW BUS BAR PANEL (TO BE COMMISSIONED) FOR 132KV BUS BAR RETROFITMENT WORK	18-Aug-2025	09:00	23-Aug-2025	18:00		PLANNED	Approved	18-Aug-25	09:00	23-Aug-25	18:00	Subject to all other element must be connected with other / Subject to real time SLDC-UK consent for load management in case of any contingency
###	RQ228947	OCC_233	cpcc3_sd	BUS	132 KV PITHORAGARH(PG) - BUS 1	POWER GRID	D	132 kV Bus Bar Retro fitment Work (termination of CT wiring) at Pithoragarh	09-Aug-2025	09:00	09-Aug-2025	18:00		PLANNED	Approved	09-Aug-25	09:00	09-Aug-25	18:00	
###	RQ228940	OCC_233	slchp_sd	BUS	132 KV KANGOO(HP) - BUS 2	HPPTCL	D	132 kV Bus-II extension	07-Aug-2025	09:00	07-Aug-2025	15:00		PLANNED	Approved	07-Aug-25	09:00	07-Aug-25	15:00	
###	RQ228939	OCC_233	slchp_sd	BUS	132 KV KANGOO(HP) - BUS 1	HPPTCL	D	132 kV Bus-I extension	06-Aug-2025	09:00	06-Aug-2025	15:00		PLANNED	Approved	06-Aug-25	09:00	06-Aug-25	15:00	

###	RQ228730	OCC_233	cpcc3_sd	BAY	210 M MAIN BAY - 220 KV NEW TANDA (UP)-SOHAWAL(PG) (UP) CKT-1 (POWERGRID) AT 220 KV SOHAWAL(PG)	POWER GRID	C	For CB Pole Overhauling for DCRM issue	26-Aug-2025	09:00	28-Aug-2025	18:00		PLANNED	Approved	26-Aug-25	09:00	28-Aug-25	18:00	
###	RQ228930	OCC_233	cpcc3_sd	BAY	204 BUS COUPLER BAY - 220KV BUS 1 AT ALLAHABAD(PG) (POWERGRID) AND 220KV BUS 2 AT ALLAHABAD(PG) AT 220 KV ALLAHABAD(PG) (POWERGRID)	POWER GRID	D	Stability test of Busbar Relay	23-Aug-2025	14:00	23-Aug-2025	18:00		PLANNED	Approved	23-Aug-25	14:00	23-Aug-25	18:00	
###	RQ228972	OCC_233	cpcc1_sd	BAY	204 BUS COUPLER BAY - 220KV BUS 1 AT BAGHPAT(PG) (POWERGRID) AND 220KV BUS 2 AT BAGHPAT(PG) AT 220 KV BAGHPAT(PG) (POWERGRID)	POWER GRID	C	For CB Overhauling	13-Aug-2025	08:00	16-Aug-2025	18:00		PLANNED	Approved	13-Aug-25	08:00	16-Aug-25	18:00	
###	RQ228722	OCC_233	cpcc3_sd	BAY	204 BUS COUPLER BAY - 220KV BUS 1 AT ALLAHABAD(PG) (POWERGRID) AND 220KV BUS 2 AT ALLAHABAD(PG) AT 220 KV ALLAHABAD(PG) (POWERGRID)	POWER GRID	D	Preparatory works for 220kv Busbar Relay retrofitting	05-Aug-2025	18:00	05-Aug-2025	20:00		PLANNED	Approved	05-Aug-25	18:00	05-Aug-25	20:00	
###	RQ228725	OCC_233	cpcc3_sd	BAY	205 BUS COUPLER BUS COUPLER BAY - 220KV BUS 1 AT SITARGANJ(PG) (POWERGRID) AND 220KV BUS 2 AT SITARGANJ(PG) AT 220 KV SITARGANJ(PG) (POWERGRID)	POWER GRID	D	WIRING OF BAY EQUIPMENT TO BE TERMINATED IN NEW BUS BAR PANEL (TO BE COMMISSIONED) FOR 220KV BUS BAR RETROFITMENT WORK FOR BUS COUPLER BAY	05-Aug-2025	09:00	05-Aug-2025	18:00		PLANNED	Approved	05-Aug-25	09:00	05-Aug-25	18:00	
###	RQ229124	OCC_233	cpcc2_sd	SVC/STATCOM	SVC No 1(-400/+600MVAR) at 400 KV Ludhiana(PG)	POWER GRID	D	For General Maintenance works	04-Aug-2025	08:00	04-Aug-2025	18:00	KINDLY APPROVE	PLANNED	Approved	04-Aug-25	08:00	04-Aug-25	18:00	
###	RQ228747	OCC_233	cpcc1_sd	SVC/STATCOM	STATCOM No 1(-425/+550MVAR) at 400 KV Bhadla_2 (PG)	POWER GRID	D	AMP Work, Attending Protection Descrpancy	03-Aug-2025	17:00	04-Aug-2025	23:00		PLANNED	Approved	03-Aug-25	17:00	04-Aug-25	23:00	May be given from 17:00 Hrs

###	RQ229285	OCC_233	cpcc2_sd	SVC/STATCOM	STATCOM No 1(-100/+100MVAR) at 400 KV Nallagarh(PG)	POWER GRID	C	For upcoming new ICT-4 Augumentation work due to the proximity of Statcom Bay near to ICT-IV	03-Aug-2025	09:00	05-Aug-2025	18:00	Under Construction head Kindy approve	PLANNED	Approved	03-Aug-25	09:00	05-Aug-25	18:00	Shutdown may be allowed subject to real time grid condition
###	RQ229286	OCC_233	cpcc2_sd	SVC/STATCOM	STATCOM No 2(-100/+100MVAR) at 400 KV Nallagarh(PG)	POWER GRID	C	For upcoming new ICT-4 Augumentation work due to the proximity of Statcom Bay near to ICT-IV	03-Aug-2025	09:00	05-Aug-2025	18:00	Under Construction head Kindy approve	PLANNED	Approved	03-Aug-25	09:00	05-Aug-25	18:00	Shutdown may be allowed subject to real time grid condition
###	RQ228746	OCC_233	cpcc1_sd	SVC/STATCOM	STATCOM No 2(-425/+550MVAR) at 400 KV Bhadla_2 (PG)	POWER GRID	D	AMP Work, Attending Protection Discrepancy	01-Aug-2025	17:00	02-Aug-2025	23:00		PLANNED	Approved	01-Aug-25	17:00	02-Aug-25	23:00	May be given from 17:00 Hrs
###	RQ228748	OCC_233	cpcc1_sd	SVC/STATCOM	STATCOM No 2(-425/+550MVAR) at 400 KV Fatehgarh_III(PG)	POWER GRID	D	AMP related work	28-Aug-2025	17:00	28-Aug-2025	23:00		PLANNED	Approved	28-Aug-25	17:00	28-Aug-25	23:00	May be given from 17:00 Hrs
###	RQ228749	OCC_233	cpcc1_sd	SVC/STATCOM	STATCOM No 1(-425/+550MVAR) at 400 KV Bikaner_2 (PBTSL)	PBTSL	D	For logic checking in valve cooling system and AVR related issues checking	10-Aug-2025	17:00	12-Aug-2025	23:00		PLANNED	Approved	10-Aug-25	17:00	12-Aug-25	23:00	May be given from 17:00 Hrs

Outages proposed in other RPCs requiring NRPC approval												
Sl No	outages proposed in	Name of Requesting Agency	Name of Elements	From		To		Basis	Reason	Remarks (If Any)	Shutdown status	OCC remarks
1	ERPC		HVDC 800KV-ALIPURDUAR-AGRA-1	8-Aug-25	09:00	8-Aug-25	16:30	ODB	Rectify Earth wire clearance at tower loc no 1397-1398		Approved	
2	ERPC		400KV-MUZAFFARPUR(PG)-GORAKHPUR-2	8-Aug-25	08:00	8-Aug-25	17:30	D	RELAY SETTING, TESTING & PSL UPDATION IN 400 KV MUZFFARPUR-GORAKHPUR- CKT-2		Approved	
3	ERPC		400KV-MUZAFFARPUR(PG)-GORAKHPUR-1	6-Aug-25	08:00	6-Aug-25	17:30	D	RELAY SETTING, TESTING & PSL UPDATION IN 400 KV MUZAFFARPUR-GORAKHPUR CKT-1		Approved	
4	WRPC	POWERGRID_WR2	765KV-GWALIOR-AGRA-1	1-Aug-25	09:00	14-Aug-25	18:00	D	Restoration work of loc no 159 & attending S/D nature defect in line. Dia to be kept open at both ends.	ATC Curtailment of 1150 MW in NR Import. To be availed in 2nd half of Aug	Rejected	To be availed in D-5 basis.
5	WRPC	POWERGRID_WR2	765KV-SATNA-VINDHYACHAL(PS)-1	5-Aug-25	09:00	5-Aug-25	13:30	D	Spare Rotation Work. Spare Out and Satna 1 Rph In. Rph Out since 15.06.2025.	ATC Curtailment of 750 MW in NR Import. To be availed in 2nd half of Aug	Approved	
6	WRPC	POWERGRID_WR2	765KV-INDORE-VADODARA-1	8-Aug-25	09:00	8-Aug-25	18:00	D	WTI Replacement of Y ph Line reactor	ATC curtailment of 600 MW in NR Export	Approved	
7	WRPC	POWERGRID_WR2	765KV-INDORE-VADODARA-1	8-Aug-25	09:00	8-Aug-25	18:00	D	Line AMP works, Dia to be kept open at both ends.	ATC curtailment of 600 MW in NR Export	Approved	
8	WRPC	POWERGRID_WR2	765KV-SATNA-BINA-1	9-Aug-25	09:00	9-Aug-25	18:00	D	ATTENDING S/D NATURE DEFECTS IN LINE and Line terminal equipment AMP work, Dia to kept open at both ends	ATC Curtailment of 750 MW in NR Import. To be availed in 2nd half of Aug	Approved	
9	WRPC	POWERGRID_WR2	765KV-SATNA-BINA-1	9-Aug-25	09:00	9-Aug-25	18:00	D	For taking spare reactor unit in service in place of Y-ph LR unit Bus-1 side	ATC Curtailment of 750 MW in NR Import. To be availed in 2nd half of Aug	Approved	
10	WRPC	POWERGRID_WR2	765KV-SATNA-VINDHYACHAL(PS)-2	13-Aug-25	07:00	13-Aug-25	18:00	D	Transmission Line AMP.Dia to be kept open at both ends.	ATC Curtailment of 750 MW in NR Import. To be availed in 2nd half of Aug	Approved	
11	WRPC	POWERGRID_WR2	765KV-BANASKANTHA-CHITTORGARH-1	14-Aug-25	16:00	14-Aug-25	23:00	D	YEARLY AMP/For attending shutdown nature defects in line-Dia to be kept open at both ends.	ATC Curtailment of 2950 MW in NR Export. To be availed from 16:00 to 23:00 hrs.	Approved	ATC Curtailment of 2950 MW in NR Export. To be availed from 16:00 to 23:00 hrs.
12	WRPC	POWERGRID_WR2	765KV-BANASKANTHA-CHITTORGARH-2	14-Aug-25	16:00	14-Aug-25	23:00	D	Non Auto mode of ckt #2 is required For attending shutdown Nature defects in 765KV-BANASKANTHA-CHITTORGARH-1	ATC Curtailment of 2950 MW in NR Export. To be availed from 16:00 to 23:00 hrs.	Approved	ATC Curtailment of 2950 MW in NR Export. To be availed from 16:00 to 23:00 hrs.
13	WRPC	POWERGRID_WR2	765KV-BANASKANTHA-CHITTORGARH-1	14-Aug-25	16:00	14-Aug-25	23:00	D	YEARLY AMP/For attending shutdown nature defects in line. Dia to be kept open at both ends.	ATC Curtailment of 2950 MW in NR Export. To be availed from 16:00 to 23:00 hrs.	Approved	ATC Curtailment of 2950 MW in NR Export. To be availed from 16:00 to 23:00 hrs.
14	WRPC	POWERGRID_WR2	765KV-BANASKANTHA-CHITTORGARH-2	14-Aug-25	16:00	14-Aug-25	23:00	D	Non Auto mode of Ckt #2 is required For attending shutdown defects in 765KV-BANASKANTHA-CHITTORGARH-1	ATC Curtailment of 2950 MW in NR Export. To be availed from 16:00 to 23:00 hrs.	Approved	ATC Curtailment of 2950 MW in NR Export. To be availed from 16:00 to 23:00 hrs.
15	WRPC	POWERGRID_WR2	765KV-SATNA-BINA-2	18-Aug-25	14:00	18-Aug-25	18:00	D	Simultaneous outage of 765kv Satna-Bina-2 Line & 765kv BUS-I for LBB Testing of 704 Bay after Firmware upgradation .Dia to be kept open at both ends	ATC Curtailment of 750 MW in NR Import. To be availed in 2nd half of Aug	Approved	
16	WRPC	POWERGRID_WR2	765KV-SATNA-BINA-1	19-Aug-25	07:00	19-Aug-25	13:00	D	Simultaneous outage of 765kv Satna-Bina-1 Line & 765kv BUS-I for LBB Testing of 707 Bay after Firmware upgradation .Dia to be kept open at both ends	ATC Curtailment of 750 MW in NR Import. To be availed in 2nd half of Aug	Approved	
17	WRPC	POWERGRID_WR2	765KV-BANASKANTHA-CHITTORGARH-1	19-Aug-25	16:00	19-Aug-25	23:00	D	Non Auto mode of Ckt #1 is required For attending shutdown defects in 765KV-BANASKANTHA-CHITTORGARH-2	ATC Curtailment of 2950 MW in NR Export. To be availed from 16:00 to 23:00 hrs.	Approved	
18	WRPC	POWERGRID_WR2	765KV-BANASKANTHA-CHITTORGARH-2	19-Aug-25	16:00	19-Aug-25	23:00	D	Yearly AMP/ For attending shutdown defects in line. Dia to be kept open at both ends.	ATC Curtailment of 2950 MW in NR Export. To be availed from 16:00 to 23:00 hrs.	Approved	
19	WRPC	POWERGRID_WR2	765KV-VINDHYACHAL(PS)-JABALPUR-2	23-Aug-25	09:00	23-Aug-25	18:00	D	AMP of Line Terminal equipments & AMP of L/R VINDHYACHAL(PS)-JABALPUR-2 . Dia to be kept open at both ends.	ATC Curtailment of 750 MW in NR Import. To be availed in 2nd half of Aug	Approved	
20	WRPC	POWERGRID_WR2	400KV-NEEMUCH-CHITTORGARH-1	25-Aug-25	09:30	25-Aug-25	18:00	D	For amp works. Dia to be kept open at both ends.	ATC Curtailment of 250 MW in NR Export	Approved	
21	WRPC	POWERGRID_WR2	765KV-GWALIOR-ORAI-1	26-Aug-25	09:00	30-Aug-25	18:00	C	Line Reactor CB Drive Mechanism checking by OEM at Gwalior SS . Dia to be kept open at both ends.		Approved	
22	WRPC	POWERGRID_WR2	400KV-NEEMUCH-CHITTORGARH-2	28-Aug-25	09:30	28-Aug-25	18:00	D	For amp works. Dia to be kept open at both ends.	ATC Curtailment of 250 MW in NR Export	Approved	

LIST OF ADDITIONAL SHUTDOWNS PROPOSED FOR APPROVAL IN OCC-233th MEETING
(PLANNED SHUTDOWNS)

FROM: SR DGM-RTAMC, MANESAR
DATE:- 09-07-25

TO : SE(OPN), NRPC, N DELHI
Copy: GM (SO-1), NRLDC

Following Additional S/D are required during the month AUGUST 2025 for 233th OCC. Kindly accord your approval so that site mobilisation may be arranged accordingly.

S.No.	ELEMENTS	OWNER	DURATION				PURPOSE	NRLDC/NLDC Remarks	Shutdown Status	NRLDC/NLDC Remarks	OCC Remaks	
			MODE	FROM		TO						
				DATE	TIME	DATE						TIME
	765KV 400kV/220kV Lines											
1	765 kV Meerut- Moga	Powergrid	CONTINUOUS	15.07.2025	08:00	31.07.2025	18:00	for shifting/height raising works due to NHAI Delhi-Saharanpur-Dehradun expressway under Bharatmala Pariyojana.	May be availed in lean period	Rejected		
2	765kV S/C Koteswar-Meerut Ckt-I	Powergrid	CONTINUOUS	15.07.2025	08:00	31.07.2025	18:00	For NHAI diversion works.	Already approved from 11.07.2025 to 20.07.2025	Rejected		Already availed
3	400 KV Bawana (CGPPL) - Bahadurgarh Ckt - I	Powergrid	CONTINUOUS	15.07.2025	08:00	25.07.2025	18:00	For Diversion works at Loc. No. 47 to 49A by NHAI due to Delhi - Amritsar - Katra Expressway	Consent denied by SLDC-DELHI / PG may coordinate with Delhi and apply the shutdown in D-5 basis after taking Delhi consent	Rejected		Consent denied by SLDC-DELHI / PG may coordinate with Delhi and apply the shutdown in D-5 basis after taking Delhi consent
4	400 KV Bawana (CGPPL) - Bhiwani (PG) Ckt - I	Powergrid	CONTINUOUS	15.07.2025	08:00	25.07.2025	18:00	For Diversion works at Loc. No. 47 to 49A by NHAI due to Delhi - Amritsar - Katra Expressway	Consent denied by SLDC-DELHI / PG may coordinate with Delhi and apply the shutdown in D-5 basis after taking Delhi consent	Rejected		Consent denied by SLDC-DELHI / PG may coordinate with Delhi and apply the shutdown in D-5 basis after taking Delhi consent
5	400KV Baghat-Meerut Ckt- I &II	Powergrid	CONTINUOUS	16.07.2025	08:00	25.07.2025	18:00	To facilitate diversion work by NHAI under the Delhi-Dehradun Economic Corridor (Bharatmala Pariyojna).	Shutdown may be allowed subject to real time grid condition and after revival of 765KV Meerut - Koteswar line/ Load to be managed by SLDC-UP during shutdown	Approved		Shutdown may be allowed subject to real time grid condition and after revival of 765KV Meerut -Koteswar line/ Load to be managed by SLDC-UP during shutdown
6	400 kV D/C Saharanpur-Baghat	Powergrid	CONTINUOUS	15.07.2025	08:00	31.07.2025	18:00	Shutdown for diversion works due to NHAI Delhi-Saharanpur-Dehradun economic corridor under Bharatmala Pariyojana.	Shutdown may be allowed subject to real time grid condition and after revival of 765KV Meerut - Koteswar line/ Subject to SLDC-UP consent for Load management as Saharanpur will be radially fed by Roorkee/ SLDC-UP has denied consent for mentioned shutdown earlier	Rejected		SLDC-UP has denied consent for mentioned shutdown
7	400 KV D/C Dehradun-Baghat	Powergrid	CONTINUOUS	15.07.2025	08:00	31.07.2025	18:00	Shutdown for diversion works due to NHAI Delhi-Saharanpur-Dehradun economic corridor under Bharatmala Pariyojana.	Shutdown may be allowed subject to real time grid condition and after revival of 765KV Meerut - Koteswar line/	Rejected		SLDC-UP has denied consent for mentioned shutdown
8	400kV D/C Jhajjar to Daulatabad T/L CKT-I	HVPNL	D	16-08-2025	08:00:00	18-08-2025	19:00:00	Stringing work for 765kV Khetri-Narela line	Shutdown may be planned with unit outage at Jhajjar / Subject to real time grid condition &	Approved	Requested	Shutdown may be planned with unit outage at Jhajjar / Subject to real time grid condition &
9	400kV D/C Jhajjar to Daulatabad T/L CKT-II	HVPNL	D	16-08-2025	08:00:00	18-08-2025	19:00:00	Stringing work for 765kV Khetri-Narela line	Shutdown may be planned with unit outage at Jhajjar / Subject to real time grid condition &	Approved	Requested	Shutdown may be planned with unit outage at Jhajjar / Subject to real time grid condition &
10	400KV S/C Hirapur to Dhaulpur	RRVPNL	D	01-08-2025	09:00:00	03-08-2025	18:00:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	Utility may clarify the element name	Rejected		
11	400KV S/C Hirapur to Dhaulpur	RRVPNL	D	01-08-2025	09:00:00	03-08-2025	18:00:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	Utility may clarify the element name	Rejected		
12	220KV D/C Hirapur- KTPS	RRVPNL	D	14-08-2025	09:00:00	16-08-2025	18:00:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	Not under purview of NRLDC	Rejected		Not under purview of NRLDC
13	220KV S/C Vatika to KTPS	RRVPNL	D	10-08-2025	09:00:00	12-08-2025	18:00:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	Not under purview of NRLDC	Rejected		Not under purview of NRLDC
14	220KV D/C Sanganer to Chaksu	RRVPNL	D	01-08-2025	09:00:00	03-08-2025	18:00:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	Not under purview of NRLDC	Rejected		Not under purview of NRLDC
15	220 kV Bikaner_2- ACME Line (bay 201)	Powergrid	D	27-06-2025	17:00:00	28-06-2025	23:00:00	For Bay Extension works	May be allowed from 19:00Hrs	Approved	Requested	May be allowed from 19:00Hrs

16	220 kV Charkhi Dadri - Rewadi T/L CKT-1	Powergrid	D	14-08-2025	08:00:00	16-08-2025	19:00:00	765 KV Khetri-Narela TLC Stringing work to be done	Subject to Haryana & BBMB consent	Approved	Requested	Subject to Haryana & BBMB consent
17	220 kV S/C PSS - BS II TL (AMPEGPL)	Powergrid	D	01-08-2025	08:00:00	08-08-2025	19:00:00	765 kV Bhadla2 - Sikar 2 2nd TL (Shutdown for Tower Erection work)	May be allowed from 19:00Hrs	Approved	Requested	May be allowed from 19:00Hrs
18	220 kV S/C PSS - BS II TL (AMPEGPL)	Powergrid	D	21-08-2025	08:00:00	29-08-2025	19:00:00	765 kV Bhadla2 - Sikar 2 2nd TL (PLC Crossing Stringing work Hotline)- Non Auto mode required	May be allowed from 19:00Hrs	Approved	Requested	May be allowed from 19:00Hrs
19	220 kV S/C PSS - BS II TL (ACME)	Powergrid	D	11-08-2025	08:00:00	19-08-2025	19:00:00	765 kV Bhadla2 - Sikar 2 2nd TL Stringing work (Hotline) - Non Auto mode required	May be allowed from 19:00Hrs	Approved	Requested	May be allowed from 19:00Hrs
20	220 kV S/C BSP - B2P TL (ABCSIPL)	Powergrid	D	11-08-2025	08:00:00	19-08-2025	19:00:00	765 kV Bhadla2 - Sikar 2 2nd TL Stringing work (Hotline) - Non Auto mode required	May be allowed from 19:00Hrs	Approved	Requested	May be allowed from 19:00Hrs
21	220 kV S/C PSS - BS II TL (AMPEGPL)	Powergrid	D	01-08-2025	08:00:00	08-08-2025	19:00:00	765 kV Bhadla2 - Sikar 2 2nd TL Stringing work (Hotline) - Non Auto mode required	May be allowed from 19:00Hrs	Approved	Requested	May be allowed from 19:00Hrs
22	220 kV S/C BSP - B2P TL (ACME)	Powergrid	D	01-08-2025	08:00:00	09-08-2025	19:00:00	765 kV Bhadla2 - Sikar 2 2nd TL Stringing work (Hotline) - Non Auto mode required	May be allowed from 19:00Hrs	Approved	Requested	May be allowed from 19:00Hrs
23	220 kV S/C PSS - BDL II TL (ABCSIPL)	Powergrid	D	01-08-2025	08:00:00	09-08-2025	19:00:00	765 kV Bhadla2 - Sikar 2 2nd TL Stringing work (Hotline) - Non Auto mode required	May be allowed from 19:00Hrs	Approved	Requested	May be allowed from 19:00Hrs
24	220KV D/C Rohini-Narela TL	Powergrid	D	15-08-2025	08:00	15-08-2025	20:00	For stringing of 400kV M/C Mahranibagh-Narela TL	Not under purview of NRLDC	Rejected	Requested	Not under purview of NRLDC
25	220KV D/C Rohini-Narela TL	Powergrid	D	15-08-2025	08:00	15-08-2025	20:00	For Hot line stringing of 400kV M/C Mahranibagh-Narela TL	Not under purview of NRLDC	Rejected	Requested	Not under purview of NRLDC
26	220kV D/C Bawana-Narela TL	Powergrid	C	20-08-2025	08:00	20-08-2025	20:00	For stringing of 400kV M/C Mahranibagh-Narela TL	Not under purview of NRLDC	Rejected	Requested	Not under purview of NRLDC
27	220kV D/C Bawana-Bawana I TL	Powergrid	C	20-08-2025	08:00	20-08-2025	20:00	For Hot line stringing of 400kV M/C Mahranibagh-Narela TL	Not under purview of NRLDC	Rejected	Requested	Not under purview of NRLDC
	765KV/400 BUS/ LINE REACTOR											
1	240 MVAR Switchable LR on 765 KV Bhadla_2 (PG)-Fatehgarh_II(PG) (PBTLL) Ckt-3 @Bhadla_2 (PG)	Powergrid	D	09-08-2025	17:00:00	10-08-2025	23:00:00	AMP, Spare Switching	To be availed. Along with line outage	Approved		To be availed. Along with line outage
2	240 MVAR Switchable LR on 765 KV Bhadla_2 (PG)-Fatehgarh_II(PG) (PBTLL) Ckt-4 @Bhadla_2 (PG)	Powergrid	D	11-08-2025	17:00:00	12-08-2025	23:00:00	AMP, Spare Switching		Approved		
3	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-3 @FATEHGARH_II(PG)	Powergrid	D	09-08-2025	18:00:00	09-08-2025	23:00:00	AMP, Spare Switching		Approved		
4	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-4 @FATEHGARH_II(PG)	Powergrid	D	07-08-2025	18:00:00	07-08-2025	23:00:00	AMP, Spare Switching		Approved		

POWERGRID NORTHERN REGION-II										NRLDC Remarks	S/D Status	OCC Remarks	
SUBJECT :- ADDITIONAL SD REQUEST FOR TRANSMISSION ELEMENTS for 233rd OCC MEETING													
S.N.	NAME OF THE ELEMENT AND SUBSTATION	Category of element	DURATION				Daily/ Continuous	Reason					
			FROM		TO								
			DATE	TIME	DATE	TIME							
X-2	For contruction acitivity												
1	220KV TBC at Wagoora SS	B	12.08.2025	09:00	13.08.2025	18:00:00	Continuous	For CT Replacement under ADD-CAP	Subject to no other outage	Approved	Subject to no other outage		
2	220KV Bus Coupler at Wagoora SS	B	05.08.2025	09:00	06.08.2025	18:00:00	Continuous	For CT Replacement under ADD-CAP	Subject to no other outage	Approved	Subject to no other outage		
3	66KV BUS at Drass GIS	NA	08.08.2025	09:00	10.08.2025	17:00	Continuous	Shutdown of complete 66KV Yard required for connction and HV Testing of 03 GIS bays (01 No ICT Bay and 02 No Line Bays). S/D of complete 66KV Yard required as all 66KV Feeders are fed through single Bus	May be allowed subject to SLDC-JK/CE ladakh consent for load managemnent at 66KV Drass during shutdown	Approved	May be allowed subject to SLDC-JK/CE ladakh consent for load managemnent at 66KV Drass during shutdown		

Additional Outage for 233rd OCC

SL	Request Type	OCC Number	Name of Requesting Agency	Element Name	Daily/ Continous	Reason	From Date	From Time	To Date	To Time	NRLDC Comments	Shutdown Status	OCC Remarks
1	Planned	233	POWERGRID, NR-III	400kV Bus Reactor 125MVar at Lucknow 400kV S/s	Continous	Bus-bar relay rettrofittment work- for Installation & testing of PUA & B in 421 Main Bay	17.07.2025	08:00	18.07.2025	18:00	Subject to real time grid condition	Approved	Subject to real time grid condition
2	Planned	233	POWERGRID, NR-III	400kV Lucknow-Sahajhanpur line-2	Continous	Bus-bar relay rettrofittment work- for Installation & testing of PUA & B in 416 Main Bay.	19.07.2025	08:00	20.07.2025	18:00	May be allowed subject to no other line outage at both ends	Approved	May be allowed subject to no other line outage at both ends
3	Planned	233	POWERGRID, NR-III	400kV Lucknow-Sahajhanpur line-1	Continous	Bus-bar relay rettrofittment work- for Installation & testing of PUA & B in 413 Main Bay.	21.07.2025	08:00	22.07.2025	18:00	May be allowed subject to no other line outage at both ends	Approved	May be allowed subject to no other line outage at both ends
4	Planned	233	POWERGRID, NR-III	400kV Lucknow-MohanlalGanj line	Continous	Bus-bar relay rettrofittment work- for Installation & testing of PUA & B in 407 Main Bay	23.07.2025	08:00	24.07.2025	18:00	May be allowed subject to no other line outage at both ends	Approved	May be allowed subject to no other line outage at both ends
5	Planned	233	POWERGRID, NR-III	400kV Lucknow-Sarojninagar line	Continous	Bus-bar relay rettrofittment work- for Installation & testing of PUA & B in 410 Main Bay.	25.07.2025	08:00	26.07.2025	18:00	May be allowed subject to no other line outage at both ends	Approved	May be allowed subject to no other line outage at both ends
6	Planned	233	POWERGRID, NR-III	400kV Bus Reactor 80MVar at Lucknow 400kV	Continous	Bus-bar relay rettrofittment work- for Installation & testing of PUA & B in 425 Main Bay	27.07.2025	08:00	28.07.2025	18:00	Subject to real time grid condition	Approved	Subject to real time grid condition
7	Planned	233	POWERGRID, NR-III	BUS COUPLER BAY (AWL7) AT VINDHYACHAL HVDC	DAILY	AMP OF BAY EQUIPMENTS	08-08-2025	09:00	08-08-2025	18:00		Approved	
8	Planned	233	POWERGRID, NR-III	400KV BUS1C at Agra	DAILY	AMP OF 400KV BUS1 & 428 BAY	07-08-2025	08:00	07-08-2025	18:00		Approved	
9	Planned	233	POWERGRID, NR-III	400KV BUS2C at Agra	DAILY	APM OF 400KV BUS2C &429 BAY	08-08-2025	08:00	08-08-2025	18:00		Approved	

Additional Outage for 233rd OCC

SHUTDOWN requirement LPDD LEH

SUBJECT:- SD REQUEST FOR TRANSMISSION ELEMENTS for 233 OCC MEETING for construction activity (220 kV Phyang Diskit Transmission Line Bay extension work)

S.N.	Details of Transmission Element		DURATION				Daily/ Continuous	Reason	NRLDC Comments	Shutdown Status	OCC Remarks
	Voltage level (KV)	NAME OF THE ELEMENT AND SUBSTATION	FROM		TO						
			DATE	TIME	DATE	TIME					
1	220 kV	220KV Bus 2 at LEH (PG)	11-Aug-25	09:00	18-Aug-25	18:00	Continuous	Shutdown required for safe working during construction of 206 Bay at 220/66KV Substation LEH(PG).. Gas Recovery of Existing compartment, End Shield Assembly, Evacuation. Evacuation, Gas Filling, Gas Quality Check.	Subject to availability of Bus 1 and NHPC consent/ All element s must remain connected with other bus	Approved	Subject to availability of Bus 1 and NHPC consent/ All element s must remain connected with other bus
2	220 kV	220KV S0MVA ICT 2 at LEH (Bay No 205)	15-Aug-25	09:00	18-Aug-24	18:00	Continuous	Shutdown required for safe working during construction of 206 Bay at 220/66KV Substation LEH(PG). Gas Recovery of Existing compartment, End Shield Assembly, Evacuation . Evacuation, Gas Filling, Gas Quality Check.	Subject to availability of ICT 1 at Leh & ICT at Khalsti/ Load to be managed by Ladakh	Approved	Subject to availability of ICT 1 at Leh & ICT at Khalsti/ Load to be managed by Ladakh
3	220 kV	220KV LEH KHALSTI Line (Bay No 203)	18-Aug-25	14:00	18-Aug-25	18:00	Daily	Shutdown required for safe working during construction of 206 Bay at 220/66KV Substation LEH(PG). HV Test conduct	Subject to availability of ICT at Khalsti and 66KV network at Leh/ Subject to NHPC & CE ladakh consent for load generation balance	Approved	Subject to availability of ICT at Khalsti and 66KV network at Leh/ Subject to NHPC & CE ladakh consent for load generation balance
4	220 kV	220KV Bus-1 at LEH (PG)	19-Aug-25	06:00	24-Aug-25	18:00	Continuous	Shutdown required for safe working during construction of 206 Bay at 220/66KV Substation LEH(PG).. Gas Recovery of Existing compartment, End Shield Assembly, Evacuation. Evacuation, Gas Filling, Gas Quality Check. Gas Recovery of Existing compartment, End	Subject to availability of Bus 1 and NHPC consent/ All element s must remain connected with other bus	Approved	Subject to availability of Bus 1 and NHPC consent/ All element s must remain connected with other bus
5	220 kV	220KV S0MVA ICT 2 at LEH (Bay No 205)	19-Aug-25	06:00	24-Aug-25	18:00	Continuous	Shutdown required for safe working during construction of 206 Bay at 220/66KV Substation LEH(PG). Gas Recovery of Existing compartment, End Shield Assembly, Evacuation. Evacuation, Gas Filling, Gas Quality Check. Gas Recovery of Existing compartment, End Shield remove & conductor inter connection, Evacuation, Gas Filling, Gas Quality Check.	Subject to availability of ICT 1 at Leh & ICT at Khalsti/ Load to be managed by Ladakh	Approved	Subject to availability of ICT 1 at Leh & ICT at Khalsti/ Load to be managed by Ladakh

6	220 kV	220KV LEH KHALSTI Line (Bay No 203)	24-Aug-24	14:00	24-Aug-24	18:00	Continuous	Shutdown required for safe working during construction of 206 Bay at 220/66KV Substation LEH(PG). HV Test conduct	Subject to availability of ICT at Khalsti and 66KV network at Leh/ Subject to NHPC & CE ladakh consent for load generation balance	Approved	Subject to availability of ICT at Khalsti and 66KV network at Leh/ Subject to NHPC & CE ladakh consent for load generation balance
7	221 kV	220KV Bus 2 at LEH (PG)	25-Aug-25	06:00	27-Aug-25	18:00	Continuous	Shutdown required for safe working during construction of 206 Bay at 220/66KV Substation LEH(PG). Gas Recovery of Existing compartment, End Shield remove & conductor inter connection, Evacuation, Evacuation, Gas Filling, Gas Quality Check.		Approved	Subject to NHPC consent.
8	221 kV	220KV SOMVA ICT 2 at LEH (Bay No 205)	25-Aug-25	06:00	27-Aug-25	18:00	Continuous	Shutdown required for safe working during construction of 206 Bay at 220/66KV Substation LEH(PG). Gas Recovery of Existing compartment, End Shield remove & conductor inter connection, Evacuation, Evacuation, Gas Filling, Gas Quality Check.			Subject to NHPC consent.

PLANNED SHUT DOWN FOR THE MONTH OF August- 2025 TO BE APPROVED BY OCC - 233**Name of Transmission Zone : Uttar Pradesh Power Transmission Corporation Limited**

Sl.No.	Details of Transmission Line		Date		Timings		Reason	"Outage Mode (Daily/Continuous)"	Remarks	Shutdown Status	NRLDC Remarks	OCC Remarks
	Substation/ Voltage Level	Name of Transmission Elements	From	To	From	To						
1	765kV S/S DIV UNNAO	S/D OF TIE BAY NO(700-08-52)	11.08.2025	13.08.2025	09:00	17:00	Auto Reclose testing of 765kV Unnao-Mainpuri line with Tie bay.	Continuous		Approved		
2	400kV S/S DIV BAREILLY	220kV PANT NAGAR BAY	23.08.2025	23.08.2025	08:00	17:00	* For Preventive Maintenance works. No supply affected, maintained through 400KV S/S KASHIPUR.	Continuous		Approved	May be allowed subject to Line must remain in service with TBC	May be allowed subject to Line must remain in service with TBC
3	400kV S/S DIV BAREILLY	400 kV TBC Bay	20.08.2025	20.08.2025	08:00	17:00	For preventive maintenance work. No supply affected.	Continuous		Approved	May be allowed subject to real time grid condition	May be allowed subject to real time grid condition
4	400kV S/S DIV BAREILLY	400 kV Bus Coupler Bay	21.08.2025	21.08.2025	08:00	17:00	For preventive maintenance work. No supply affected.	Continuous		Approved	May be allowed subject to real time grid condition	May be allowed subject to real time grid condition
5	ELEC.S/S DIV 400kV NOIDA	400KV Main bus-1st	18.08.2025	18.08.2025	07:00	13:00	General Maintenance will be done.	Continuous		Approved	All elements must be connected with other bus	All elements must be connected with other bus
6	400kV Gr. Noida(765 S/S) Ckt-1st Bay	SHD of 400KV Jahangirpur Ckt-I	28.08.2025	28.08.2025	10:00	16:00	Lopping Chopping of trees.	Continuous		Approved	Subject to no other outage from both ends	Subject to no other outage from both ends

Additional Outage for 233 nd OCC

SL	Request Type	OCC Number	Name of Requesting Agency	Element Name	Daily/ Continous	Reason	From Date	From Time	To Date	To Time	Outage Time	NRLDC Comments	Shutdown Status	OCC Remarks
1	Planned	233	THDC	Bus-2 of the Khurja STPP 400 kV Switchyard	Continous	Dead Bus Protection Testing – THDC Unit 2 Synchronization Preparation Bus-2 of the THDC Khurja STPP 400 kV Switchyard needs to be isolated from the Grid in order to check synchronizing scheme through dead bus charging and generator testing for phase sequence will also be carried out.	01-Aug-25		01-Aug-25		Tentative Duration: 10 Hours	All elements must be connected with other bus	Approved	All elements must be connected with other bus

Sr. No.	Name of Sub-Station	Name of Element (Transformer, Line, Bus-Coupler etc.) /Rated Voltage	*Code/ID of Element (Transformer Line, Bus-Coupler etc.)	Shutdown			Shutdown Requird 'From'		Shutdown Requird 'To'		Total outage Time (Hrs.)	No. of Shutdowns Already Aailed		Alternate Source of supply	NRLDC Remarks
				Planned for Preventive maintenance	Forced	Detail Reason (Mension if LILO /Height Raise /Augmentaion /Shifting /for other Utility)	Date	Time	Date	Time		During the month	During the Year		
1	400 KV S/Stn. Nawada	315 MVA ICT-3,400/220/33 KV	ICT -3, 315 MVA	Planned		Annual maintenance of ICT-3	26.08.2025	10:00:00	26.08.2025	16:00:00	6 Hr	Nil	nil	315 MVA ICT-1 400/220/33 kV, 250 MVA ICT-2 400/220/33 kV	Subject to availability of Other ICT/ Load to be managed by Haryana

OUTAGE PLANNING TO BE APPROVED IN UPCOMING 233nd OCC MEETING															
Format I(B): Request for Bus, Bay, ICTs, Reactor, FACTs,FSCs, SVCs etc outage by Indenting agency to RPC															
Indenting Agency			HPSLDC	For the Month	Jun-25		Date	06.06.2025							
Elements Detail							Daily/ Continous	Reason	Proposed Date and Time				NRLDC/ NLDC Remarks	Shutdown Status	OCC Remarks
Sl No.	Name of the Requesting Agency	Voltage Level (kV)	Name of the Element	Owner	Ckt ID	Inter-Regional / Intra-Regional			From Date	From Time	To Date	To Time			
1	HPPTCL	220/132/33 kV	Transformer	BBMB	T-7	Intra-Regional	Daily	Connection of dropper with 220 kv Dehar Kangoo ckt-2 for charging of new line bay.	05.08.2025	10:00 hrs.	05.08.2025	15:00 hrs.	Shutdown may be allowed subject to BBMB consent	Approved	Shutdown may be allowed subject to BBMB consent
2		3*60 MVA	Generator		GT-1								Shutdown may be allowed subject to BBMB consent	Approved	Shutdown may be allowed subject to BBMB consent
3		220 kV	Bus Coupler		A-4								Shutdown may be allowed subject to BBMB consent	Approved	Shutdown may be allowed subject to BBMB consent

Addl. Agenda OUTAGE PLANNING TO BE APPROVED IN 233nd OCC MEETING																
Format I(A): Request for transmission element outage by Indenting agency to RPC																
Indenting Agency			HPSLDC	For the Month	Jul-25		Request Date	09-06-2025								
		Line Details								Proposed Date and Time						
Sl. No.	Name of the Requesting Agency	Voltage Level (kV)	From substation	To substation	Owner	Ckt ID	Inter-Regional / Intra-Regional	Daily/ Continuous	Reason	From Date	From Time	To Date	To Time	NRLDC Remarks	Shutdown Status	OCC Remarks
1	HPPTCL	220 kV	220/132 kV Dehan (HPPTCL)	Hamirpur (PG)	HPPTCL	Circuit 1	Inter-State	Daily	Yearly Periodic Testing i.e. Breaker timing test, Relay Testing, LA & CVT Testing etc	21.08.2025	08:00 Hrs.	21.08.2025	20:00 Hrs.	Shutdown may be allowed subject to PG consent/ Load to be managed by HP	Approved	Shutdown may be allowed subject to PG consent/ Load to be managed by HP
2	HPPTCL	220 kV	220/132 kV Dehan (HPPTCL)	Hamirpur (PG)	HPPTCL	Circuit 2	Inter-State	Daily	Yearly Periodic Testing i.e. Breaker timing test, Relay Testing, LA & CVT Testing etc.	22.08.2025	08:00 Hrs.	22.08.2025	20:00 Hrs.	Shutdown may be allowed subject to PG consent/ Load to be managed by HP	Approved	Shutdown may be allowed subject to PG consent/ Load to be managed by HP
3	HPPTCL	220 kV	220/132 kV Dehan (HPPTCL)	Hamirpur (PG)	HPPTCL	Both Circuits	Inter-State	Daily	Shutdown on both circuits is required to attend various issues such as loose jumpers tightning, tree pruning, OPGW down-lead clamp tightning and other related issues.	23.08.2025	08:00 Hrs.	23.08.2025	20:00 Hrs.	Shutdown may be allowed subject to PG consent/ Load to be managed by HP	Approved	Shutdown may be allowed subject to PG consent/ Load to be managed by HP

								233 OCC Additional shutdowns of Rajasthan			
SR. NO.	NAME OF LINE / EQUIPMENT (S/D REQUIRED)	DURATION				Type	TYPE OF WORK TO BE DONE	Remarks	Shutdown Status	NRLDC/NLDC Remarks	OCC Remaks
		From		To							
		Date	Time	Date	Time						
1	400kV STPS - Ratangarh Ckt-1	25.07.2025	06:00 Hrs	27.07.2025	18:00 Hrs	Continuous	For drop down jumper at crossing point of both 400 kV lines (i.e. of circuit-1 400 of kV D/C SCTPS-Babai line and circuit-1 of 400 kV STPS-Ratangarh Line) between Loc. No. AP-13/0 to AP-13/1 of circuit-1 400 kV D/C SCTPS-Babai line and between Loc. No. 100 to 101 to circuit-1 of 400 kV STPS-Ratangarh Line	For Temporary arrangement on 400KV D/C Quad Moose Suratgarh SCTPS-Babai line for power evacuation from Suratgarh SCTPS.	Approved	Shutdown may be allowed subject to real time grid condition & NRLDC FTC clearance	Shutdown may be allowed subject to real time grid condition & NRLDC FTC clearance
2	400kV SSCTPS - Babai Ckt-1										
3	400kV SSCTPS - Babai Ckt-2										
4	50MVar Bus Reactor-1 at CTPP Chhabra	19.08.2025	08:00 Hrs	19.08.2025	18:00 Hrs	Daily	Annual Maintenance Work of Bay		Approved	Subject to real time grid condition	Subject to real time
5	50MVar Bus Reactor-2 at CTPP Chhabra	05.08.2025	08:00 Hrs	05.08.2025	18:00 Hrs	Daily	Annual Maintenance Work of Bay elements.			Subject to real time grid condition	Subject to real time grid condition

Sr.No.	OCC No.	Requester	Element Name	Owner	Continous/ daily	Reason	Requested from date	Requested from time	Requested to date	Requested to time	NRLDC remarks	Outage Status	OCC Remarks
1	233	sldcps_sd	400/220kV, 500MVA ICT 2 at 400kV Dhanansu(PS)	PSTCL	Daily	Jumpering to newly constructed 220kv Bay 204 from Bus-1 and induction is coming from ICT 204 bay.	20 July 2025	0900 Hrs	20 July 2025	1500 Hrs	Subject to availability of ICT 1/ Load to be managed by Punjab	Approved	Subject to availability of ICT 1/ Load to be managed by Punjab
2	233	sldcps_sd	402 Tie bay- Rajpura(PSG)-Nakodar ckt 1	NPL	Daily	Field testing of bays after SCADA upgradation	22 July 2025	0900hrs	23 July 2025	1800hrs	Element must remain in service with other bay	Approved	Element must remain in service with other bay
3	233	sldcps_sd	405 Tie bay- Rajpura(PSG)-Nakodar Ckt 2	NPL	Daily	Field testing of bays after SCADA upgradation	24 July 2025	0900hrs	25 July 2025	1800hrs	Element must remain in service with other bay	Approved	Element must remain in service with other bay
4	233	sldcps_sd	408 TIE BAY - Rajpura(PSG)-Rajpura Ckt 1	NPL	Daily	Field testing of bays after SCADA upgradation	26 July 2025	0900hrs	28 July 2025	1800hrs	Element must remain in service with other bay	Approved	Element must remain in service with other bay
5	233	sldcps_sd	411 TIE BAY- Rajpura(PSG)- Rajpura(PS) ckt 2	NPL	Daily	Field testing of bays after SCADA upgradation	29 July 2025	0900hrs	30 July 2025	1800hrs	Element must remain in service with other bay	Approved	Element must remain in service with other bay
6	233	sldcps_sd	403 MAIN BAY- Rajpura(PSG)-Nakodar ckt 1	NPL	Daily	Field testing of bays after SCADA upgradation	31 July 2025	0900hrs	01 August 2025	1800hrs	Element must remain in service with other bay	Approved	Element must remain in service with other bay
7	233	sldcps_sd	406 MAIN BAY- Rajpura(PSG)-Nakodar ckt 2	NPL	Daily	Field testing of bays after SCADA upgradation	02 August 2025	0900hrs	04 August 2025	1800hrs	Element must remain in service with other bay	Approved	Element must remain in service with other bay
8	233	sldcps_sd	400kV Main Bus 2 at Behman Jassa Singh	PSTCL	Continuous	Equipment foundation & SPR	15 July 2025	0900hrs	15 September 2025	1800hrs		Rejected	May be availed after paddy season.
9	233	sldcps_sd	408 TIE BAY - 400 KV BEHMAN JASSA SINGH (PS)-HMEL (PS) (PSTCL) CKT-2 (PSTCL) AND FUTURE AT 400 KV BEHMAN JASSA SINGH (PS) (PSTCL)	PSTCL	Continuous	Equipment foundation & SPR	15 July 2025	0900hrs	15 September 2025	1800hrs		Rejected	May be availed after paddy season.

10	233	sldcps_sd	411 TIE BAY - 400 KV BEHMAN JASSA SINGH (PS)-HMEL (PS) (PSTCL) CKT-1 (PSTCL) AND FUTURE AT 400 KV BEHMAN JASSA SINGH (PS) (PSTCL)	PSTCL	Continuous	Equipment foundation & SPR	15 July 2025	0900hrs	15 September 2025	1800hrs		Rejected	May be availed after paddy season.
----	-----	-----------	---	-------	------------	-------------------------------	--------------	---------	-------------------	---------	--	----------	--

Element Name	CKT	Type of Proposal	Date	Time From	Date	Time To	Basis	Purpose	S/D Status	OCC Remarks
400 KV FATHEGARH_II(PG)- FATHEGARH POOLING(FBTL) (FBTL) CKT-1	CKT-1	AR-MODE-OFF	16-Jul-25	16:00	31-Jul-25	23:00	Daily Basis	Live Line Earth Wire Replacement with OPGW for CKT-1	Approved	

Second list of 233 OCC Additional shutdowns of Rajasthan											
SR. NO.	NAME OF LINE / EQUIPMENT (S/D REQUIRED)		DURATION		Type	TYPE OF WORK TO BE DONE	Remarks	S/D Status	OCC Remarks		
			From	To							
		Date	Time	Date	Time						
1	765kV Anta-Phagi Ckt-1	10.08.2025	08:00 Hrs	10.09.2025	18:00 Hrs	Continuous	For height raising work between chainage 314+900 (Loc Nos. 234-237 of 765KV Anta-Phagi Ckt-1) By NHAI . 765kV Anta-Phagi Ckt-2 will be in service	Rejected	To be availed in lean period.		