

Proposed Outage Program of 233th OCC meeting of NRPC

Sr No	Reference Number	OCC Number	Name of Requesting Agency	Element Type	Element Name	Owner	Daily/Continu s	Reason	Requested From Date	Requeste d From Time	Requested To Date	Requeste d To Time	Requester Remarks	Request Type	Shutdown Status	NLDC/RLDC Comments
1	RQ228199	OCC_233	ntpcncr_sd	GENERATING UNIT	88.71 MW ANTA GPS - UNIT 1	NTPC	C	GT#1 Major overhauling	25/Aug/2025	00:00	15/Sep/2025	23:59		PLANNED	Requested	
2	RQ228200	OCC_233	ntpcncr_sd	GENERATING UNIT	88.71 MW ANTA GPS - UNIT 2	NTPC	C	GT#2 Minor Overhauling	04/Aug/2025	00:00	10/Aug/2025	23:59	Planned to start Minor OH	PLANNED	Requested	
3	RQ229061	OCC_233	ntpcos_sd	GENERATING UNIT	660 MW TANDA TPS - UNIT 6	NTPC	C	Unit 38 days capital overhauling	01/Aug/2025	00:00	07/Sep/2025	23:59	Boiler,Turbine,TG bearing inspection	PLANNED	Requested	
4	RQ229157	OCC_233	ntpcos_sd	GENERATING UNIT	500 MW RIHAND-I STPS - UNIT 2	NTPC	C	Unit 55 days capital overhauling	01/Aug/2025	00:00	24/Sep/2025	23:59	Approval may be given from 25.07.25 , 00:00 hrs to 17.09.25 , 23:59 hrs	PLANNED	Requested	
5	RQ228912	OCC_233	slcdc_sd	GENERATING UNIT	216 MW BAWANA GPS - UNIT 3	DTL/PRAGAT	C	Hot Gas Path Inspection (H.G.P.I.) to be carried out	18/Aug/2025	10:00	07/Sep/2025	16:00		PLANNED	Requested	
6	RQ229195	OCC_233	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-1		C	For Diversion work of NHA1 due to Infringement By Lucknow-Kanpur Gren Green Express way of NHA1.During the s/d 800kV HVDC Agra-Biswanath Charyali-Ckt-II will be also taken under shutdown. All the 4 Poles at Agra, 2 poles at Biswanath Chariali & 2 poles at Alipurduar will be under shutdown.	16/Aug/2025	08:00	25/Aug/2025	18:00		PLANNED	Requested	
7	RQ229196	OCC_233	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-2		C	For Diversion work of NHA1 due to Infringement By Lucknow-Kanpur Gren Green Express way of NHA1.During the s/d 800kV HVDC Agra-Biswanath Charyali-Ckt-I will be also taken under shutdown. All the 4 Poles at Agra, 2 poles at Biswanath Chariali & 2 poles at Alipurduar will be under shutdown.	16/Aug/2025	08:00	25/Aug/2025	18:00		PLANNED	Requested	
8	RQ228659	OCC_233	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-2	POWERGRID	D	FOR SOFTWARE UPGRADATION AND MAINTENANCE WORK	04/Aug/2025	08:00	04/Aug/2025	18:00		PLANNED	Requested	
9	RQ228658	OCC_233	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-1	POWERGRID	D	FOR SOFTWARE UPGRADATION AND MAINTENANCE WORK	04/Aug/2025	08:00	04/Aug/2025	18:00		PLANNED	Requested	
10	RQ228660	OCC_233	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-3	POWERGRID	D	FOR SOFTWARE UPGRADATION AND MAINTENANCE WORK	04/Aug/2025	08:00	04/Aug/2025	18:00		PLANNED	Requested	
11	RQ228661	OCC_233	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-4	POWERGRID	D	FOR SOFTWARE UPGRADATION AND MAINTENANCE WORK	04/Aug/2025	08:00	04/Aug/2025	18:00		PLANNED	Requested	
12	RQ228491	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2		C	Rectification of Shutdown nature defects by Bikaner & Ajmer TLM	25/Aug/2025	16:00	25/Aug/2025	23:30	Non-Auto of 765 KV AJMER-BHADLA_2 (PG) CKT-1	PLANNED	Requested	
13	RQ228518	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2		D	For defect rectification work by Sikar 2 & Attending COE Protection Observations by Bhadla 2	25/Aug/2025	08:00	30/Aug/2025	18:00	NON AUTO OF OTHER CHRG CKT REQUIRED	PLANNED	Requested	
14	RQ228528	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2		D	For shutdown nature defect rectification work/ CLR replacement work	25/Aug/2025	08:00	30/Aug/2025	18:00	NON AUTO OF OTHER CHRG CKT REQUIRED	PLANNED	Requested	
15	RQ228380	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)- NARELA(PNTL) (PNTL) CKT-2		D	For scheme checking work	24/Aug/2025	08:00	24/Aug/2025	18:00		PLANNED	Requested	
16	RQ228379	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)- NARELA(PNTL) (PNTL) CKT-1		D	For scheme checking work	23/Aug/2025	08:00	23/Aug/2025	18:00		PLANNED	Requested	
17	RQ228456	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-2		D	For attending S/D nature defects by Kankroli, Ajmer & Chittorgarh TLM	22/Aug/2025	08:00	22/Aug/2025	18:00	Non Auto of 765KV Ajmer-Chittor CK1	PLANNED	Requested	
18	RQ228574	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1		D	Shutdown nature defects rectification	22/Aug/2025	08:00	23/Aug/2025	18:00	DEFECT RECTIFICATION WORK	PLANNED	Requested	
19	RQ228490	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1		C	Rectification of Shutdown nature defects by Bikaner & Ajmer TLM	21/Aug/2025	16:00	22/Aug/2025	23:30	Non-Auto of 765 KV AJMER-BHADLA_2 (PG) CKT-2	PLANNED	Requested	
20	RQ228455	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-1		D	For attending S/D nature defects by Kankroli, Ajmer & Chittorgarh TLM	21/Aug/2025	08:00	21/Aug/2025	18:00	Non Auto of 765KV Ajmer-Chittor CK2	PLANNED	Requested	
21	RQ228530	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PKTSL) CKT-2		D	For amp work and shutdown nature defect rectification by Khetri TLM & For scheme checking work by Khetri SS	21/Aug/2025	08:00	22/Aug/2025	18:00	NON AUTO OF OTHER CHRG CKT REQUIRED	PLANNED	Requested	
22	RQ228433	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PBTL) CKT-4		D	765 kV Bhadla2 - Sikar 2 2nd TL Stringing work (Hotline) - Non Auto mode required	21/Aug/2025	08:00	28/Aug/2025	18:00	Non Auto Mode	PLANNED	Requested	
23	RQ228432	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PBTL) CKT-3		D	765 kV Bhadla2 - Sikar 2 2nd TL Stringing work (Hotline) - Non Auto mode required	21/Aug/2025	08:00	28/Aug/2025	18:00	Non Auto Mode	PLANNED	Requested	
24	RQ228489	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-2		C	Attending COE Protection Observations by Bhadla 2 & Rectification of Shutdown nature defects by Bikaner	19/Aug/2025	16:00	20/Aug/2025	23:30	Non-Auto of 765 KV BIKANER-BHADLA_2 (PG) CKT-1	PLANNED	Requested	

25	RQ228573	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2		D	Shutdown nature defects rectification	19/Aug/2025	08:00	20/Aug/2025	18:00	DEFECT RECTIFICATION WORK	PLANNED	Requested	
26	RQ228529	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1		D	For amp work and shutdown nature defect rectification by Khetri TLM & For scheme checking work by Khetri SS	19/Aug/2025	08:00	20/Aug/2025	18:00	NON AUTO OF OTHER CHRG CT REQUIRED	PLANNED	Requested	
27	RQ228399	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-BHIWANI (PG) CKT-1		D	SD Nature defect rectification	18/Aug/2025	08:00	18/Aug/2025	18:00		PLANNED	Requested	
28	RQ228461	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2		C	For tapping with under construction LILO of 765KV Phagi-Gwalior CKT-2 at Dausa and Erction of Tapping Tower	18/Aug/2025	08:00	27/Aug/2025	18:00		PLANNED	Requested	
29	RQ228460	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1		C	For tapping with under construction LILO of 765KV Phagi-Gwalior CKT-1 at Dausa and Erction of Tapping Tower	18/Aug/2025	08:00	27/Aug/2025	18:00		PLANNED	Requested	
30	RQ228527	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1		D	For shutdown nature defect rectification work/ CLR replacement work	18/Aug/2025	08:00	23/Aug/2025	18:00	NON AUTO OF OTHER CHRG CT REQUIRED	PLANNED	Requested	
31	RQ228517	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1		D	Attending COE Protection Observations by Bhadla 2 & For defect rectification work by SIKAR 2	18/Aug/2025	08:00	23/Aug/2025	18:00	NON AUTO OF OTHER CHRG CT REQUIRED	PLANNED	Requested	
32	RQ228488	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-1		C	Attending COE Protection Observations by Bhadla 2 & Rectification of Shutdown nature defects by Bikaner	17/Aug/2025	16:00	18/Aug/2025	23:30	Non-Auto of 765 KV BIKANER-BHADLA_2 (PG) CKT-2	PLANNED	Requested	
33	RQ228382	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-2		D	For AMP of Line Bay & Reactor Bay	13/Aug/2025	18:00	14/Aug/2025	23:59		PLANNED	Requested	
34	RQ228487	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-2		C	Rectification of Shutdown nature defects	13/Aug/2025	16:00	14/Aug/2025	23:30	Non-Auto of 765 KV BHADLA-BIKANER (PG) CKT-1	PLANNED	Requested	
35	RQ228398	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-JHATIKARA (PG) CKT-1		D	SD Nature defect rectification	12/Aug/2025	08:00	14/Aug/2025	18:00		PLANNED	Requested	
36	RQ228486	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-1		C	Rectification of Shutdown nature defects	11/Aug/2025	16:00	12/Aug/2025	23:30	Non-Auto of 765 KV BHADLA-BIKANER (PG) CKT-2	PLANNED	Requested	
37	RQ228426	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2		D	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PR-1&2 retrofitment (Viat Make) 4. WTI & OTI Modification work	11/Aug/2025	08:00	14/Aug/2025	18:00	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PR-1&2 retrofitment (Viat Make) 4. WTI & OTI Modification work	PLANNED	Requested	
38	RQ228430	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1		D	765 kv Bhadla2 - SIKAR 2 2nd TL Stringing work (Hotline) - Non Auto mode required	11/Aug/2025	08:00	19/Aug/2025	18:00	Non Auto Mode	PLANNED	Requested	
39	RQ228431	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-2		D	765 kv Bhadla2 - SIKAR 2 2nd TL Stringing work (Hotline) - Non Auto mode required	11/Aug/2025	08:00	19/Aug/2025	18:00	Non Auto Mode	PLANNED	Requested	
40	RQ228427	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1		D	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP(TIMING,CRM,DCRM DEW POINT,COIL CURRENT) works . 3.PR-1&2 retrofitment (Viat Make). 4.WTI & OTI Modification work	08/Aug/2025	08:00	09/Aug/2025	18:00	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP(TIMING,CRM,D CRM DEW POINT,COIL CURRENT) works . 3.PR-1&2 retrofitment (Viat Make). 4.WTI & OTI Modification work	PLANNED	Requested	
41	RQ228496	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-MEERUT(PG) (PG) CKT-1		D	Rectification of Shutdown nature defects	08/Aug/2025	08:00	08/Aug/2025	18:00		PLANNED	Requested	
42	RQ228485	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-2		C	For installation of Pilots on C-type towers and rectification of Shutdown nature defects	07/Aug/2025	16:00	12/Aug/2025	23:30	Non-Auto of 765 KV BIKANER-MOGA (PG) CKT-1	PLANNED	Requested	
43	RQ228381	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1		D	For AMP of Line Bay & Reactor Bay	06/Aug/2025	18:00	07/Aug/2025	23:59		PLANNED	Requested	
44	RQ228463	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2		D	For attending S/D nature defects	06/Aug/2025	08:00	06/Aug/2025	18:00	Non Auto of 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1	PLANNED	Requested	
45	RQ228397	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-ALIGARH (PG) CKT-1		D	SD Nature defect rectification	05/Aug/2025	08:00	07/Aug/2025	18:00		PLANNED	Requested	
46	RQ228462	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1		D	For attending S/D nature defects	05/Aug/2025	08:00	05/Aug/2025	18:00	Non Auto of 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2	PLANNED	Requested	

47	RQ228425	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1		D	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PR-V-1&2 retrofitment (Viat Make) 4. WTI & OTI Modification work by Jaipur(s) SS	04/Aug/2025	08:00	07/Aug/2025	18:00	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PR-V-1&2 retrofitment (Viat Make) 4. WTI & OTI Modification work	PLANNED	Requested	
48	RQ228520	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-2		D	For shutdown nature defect rectification work	04/Aug/2025	08:00	05/Aug/2025	18:00	NON AUTO OF OTHER CHRG CKT REQUIRED	PLANNED	Requested	
49	RQ228424	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2		D	INSULATOR REPLACEMENT FAILED IN THERMOSCANNING by Sikar TLM, Shutdown nature defects rectification by Jaipur(s) TLM 1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP(DCRM DEW POINT, COIL CURRENT) works . 3.PR-V-1&2 retrofitment (Viat Make). 4.HV bushing tan delta point rectification. by Jaipur(S) SS	02/Aug/2025	08:00	03/Aug/2025	18:00	INSULATOR REPLACEMENT FAILED IN THERMOSCANNING by Sikar TLM, Shutdown nature defects rectification by Jaipur(s) TLM 1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP(DCRM DEW POINT, COIL CURRENT) works . 3.PR-V-1&2 retrofitment (Viat Make). 4.HV bushing tan delta point rectification. by Jaipur(S) SS	PLANNED	Requested	
50	RQ228593	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1		D	Stringing work of under-construction 765 kV D/C Bhadla-II Sikar-II 2nd line	02/Aug/2025	08:00	11/Aug/2025	19:00	Line to be kept in Non-Auto Mode for stringing work	PLANNED	Requested	
51	RQ228594	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2		D	Stringing work of under-construction 765 kV D/C Bhadla-II Sikar-II 2nd line	02/Aug/2025	08:00	11/Aug/2025	19:00	Line to be kept in Non-Auto Mode for stringing work	PLANNED	Requested	
52	RQ228502	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-1		D	Installation of bird flight diverters	01/Aug/2025	16:00	31/Aug/2025	23:00	Auto reclose of other ckt. is to be kept on non auto mode.	PLANNED	Requested	
53	RQ228503	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-2		D	Installation of bird flight diverters	01/Aug/2025	16:00	31/Aug/2025	23:00	Auto reclose of other ckt. is to be kept on non auto mode.	PLANNED	Requested	
54	RQ228506	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-1		D	Installation of bird flight diverters	01/Aug/2025	16:00	31/Aug/2025	23:00	Auto reclose of other ckt. is to be kept on non auto mode.	PLANNED	Requested	
55	RQ228484	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-1		C	For installation of Pilots on C-type towers and rectification of Shutdown nature defects	01/Aug/2025	16:00	06/Aug/2025	23:30	Non-Auto of 765 KV BIKANER-MOGA (PG) CKT-2	PLANNED	Requested	
56	RQ228507	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-2		D	Installation of bird flight diverters	01/Aug/2025	16:00	31/Aug/2025	23:00	Auto reclose of other ckt. is to be kept on non auto mode.	PLANNED	Requested	
57	RQ228504	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1		D	Installation of bird flight diverters	01/Aug/2025	16:00	31/Aug/2025	23:00	Auto reclose of other ckt. is to be kept on non auto mode.	PLANNED	Requested	
58	RQ228505	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2		D	Installation of bird flight diverters	01/Aug/2025	16:00	31/Aug/2025	23:00	Auto reclose of other ckt. is to be kept on non auto mode.	PLANNED	Requested	
59	RQ228557	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2		D	For OPGW installation works to create repeater of Dausa-Beawar at Phagi, RVPNL	01/Aug/2025	08:00	31/Aug/2025	18:00	Non-Auto required for OPGW installation works	PLANNED	Requested	
60	RQ228550	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1		D	For OPGW installation works under 'OPGW-01' Package & for tower tightening & missing tower member fixing above waist level by Jaipur(s)	01/Aug/2025	08:00	31/Aug/2025	18:00	Non-Auto required for OPGW installation works	PLANNED	Requested	
61	RQ228519	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-1		D	For shutdown nature defect rectification work	01/Aug/2025	08:00	02/Aug/2025	18:00	NON AUTO OF OTHER CHRG CKT REQUIRED	PLANNED	Requested	
62	RQ229037	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-GWALIOR (PG) CKT-1	POWERGRID	D	Installation of Counter weight in Gantry-1 Tower of 765KV Orai-Gwalior line at Orai End. Shutdown of 765KV Orai-Gwalior line required along with simultaneous shutdown of 765KV Orai-Aligarh -2 (as below Gwalior Gantry Tower, Aligarh-2 Line Reactor 765KV Bushing is falling.	20/Aug/2025	09:00	20/Aug/2025	14:00		PLANNED	Requested	
63	RQ229160	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHPUR-SASARAM (PG) CKT-1	POWERGRID	D	For replacement of flashover insulator	18/Aug/2025	09:00	18/Aug/2025	18:00		PLANNED	Requested	
64	RQ229016	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-2	POWERGRID	D	INSTALLATION OF PILOT INSULATORS	10/Aug/2025	09:00	10/Aug/2025	18:00		PLANNED	Requested	

65	RQ229033	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-1	POWERGRID	D	For Line side Equipment AMP work at Orai end.	06/Aug/2025	09:00	06/Aug/2025	17:00		PLANNED	Requested	
66	RQ229015	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-1	POWERGRID	D	INSTALLATION OF PILOT INSULATORS	01/Aug/2025	09:00	01/Aug/2025	18:00		PLANNED	Requested	
67	RQ228442	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-BHIWADI (PG) CKT-1		D	SD defects rectification works	30/Aug/2025	08:00	30/Aug/2025	18:00	SD defects rectification works	PLANNED	Requested	
68	RQ228404	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-DWARKA (PG) (PG)		D	SD Nature defect rectification	29/Aug/2025	08:00	29/Aug/2025	18:00		PLANNED	Requested	
69	RQ228392	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2		D	For AMP of Line Bay	28/Aug/2025	18:00	28/Aug/2025	23:59		PLANNED	Requested	
70	RQ228391	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1		D	For AMP of Line Bay	27/Aug/2025	18:00	27/Aug/2025	23:59		PLANNED	Requested	
71	RQ228403	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-JHATIKARA(PG) (DTL) CKT-2		D	SD Nature defect rectification	27/Aug/2025	08:00	27/Aug/2025	18:00		PLANNED	Requested	
72	RQ228459	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1		C	For attending major Sag Mismatch issue in between location no 293-301 by KankrolI TLM & for AR relay testing works by Ajmer SS	26/Aug/2025	08:00	29/Aug/2025	18:00		PLANNED	Requested	
73	RQ228419	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-KOTA (PG) CKT-1		D	Line Bay AMP& Shut down Nature defects rectification work by Jaipur(S) & For AMP of line equipments and relay testing work by Kota	25/Aug/2025	09:00	26/Aug/2025	18:00		PLANNED	Requested	
74	RQ228448	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KOTA(PG) (PG) CKT-1		D	Defects' rectification observed during patrolling	25/Aug/2025	08:00	26/Aug/2025	18:00	S/D required timely	PLANNED	Requested	
75	RQ228402	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA-DWARKA (PG)		D	SD Nature defect rectification	25/Aug/2025	08:00	25/Aug/2025	18:00		PLANNED	Requested	
76	RQ228418	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-2		D	Line Bay AMP& Shut down Nature defects rectification work	22/Aug/2025	09:00	22/Aug/2025	18:00	Non auto mode of 400KV JAIPUR(S)-BASSI CKT -1	PLANNED	Requested	
77	RQ228501	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGARH-SONIPAT (PG) CKT-2		D	Rectification of Shutdown nature defects	22/Aug/2025	08:00	22/Aug/2025	18:00	Non - auto mode of 400 KV Bahadurgarh - Sonipat T/L Circuit - I	PLANNED	Requested	
78	RQ228434	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA_2 (PG)-ADANIGE4PL_SL_B HD2_PG (UNDEF) CKT-1		D	765 kv Bhadla2 - Sikar 2 2nd TL Stringing work Shutdown	22/Aug/2025	08:00	30/Aug/2025	18:00	Shutdown for Stringing work	PLANNED	Requested	
79	RQ228401	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (PG) CKT-2		D	SD Nature defect rectification	22/Aug/2025	08:00	22/Aug/2025	18:00		PLANNED	Requested	
80	RQ228390	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH_III(PG) (PRTL) CKT-2		D	For AMP of Line Bay	21/Aug/2025	18:00	21/Aug/2025	23:59		PLANNED	Requested	
81	RQ228389	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH_III(PG) (PRTL) CKT-1		D	For AMP of Line Bay	20/Aug/2025	18:00	20/Aug/2025	23:59		PLANNED	Requested	
82	RQ228578	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2		C	Shutdown nature defects rectification work	20/Aug/2025	09:00	20/Aug/2025	18:00	Shutdown nature defects rectification work	PLANNED	Requested	
83	RQ228400	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (DTL) CKT-1		D	SD Nature defect rectification	20/Aug/2025	08:00	20/Aug/2025	18:00		PLANNED	Requested	
84	RQ228465	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-2		D	For attending S/D nature defects	20/Aug/2025	08:00	20/Aug/2025	18:00	Non Auto of 400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-1	PLANNED	Requested	
85	RQ228577	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1		C	Shutdown nature defects rectification work	19/Aug/2025	09:00	19/Aug/2025	18:00	Shutdown nature defects rectification work	PLANNED	Requested	
86	RQ228464	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-1		D	For attending S/D nature defects	19/Aug/2025	08:00	19/Aug/2025	18:00	Non Auto of 400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-2	PLANNED	Requested	
87	RQ228498	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-1		D	Rectification of Shutdown nature defects	19/Aug/2025	08:00	19/Aug/2025	18:00	Non - Auto mode of 400 KV Bhiwani (POWERGRID) - Bhiwani (BBMB) Ckt - 1	PLANNED	Requested	
88	RQ228417	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-1		D	Line Bay AMP& Shut down Nature defects rectification work by Jaipur(S) & Bassi	18/Aug/2025	09:00	18/Aug/2025	18:00	Non auto mode of 400KV JAIPUR(S)-AGRA CKT -2	PLANNED	Requested	
89	RQ228410	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-2		D	765 KV Khetri-Narela TLC Stringing work to be done	18/Aug/2025	08:00	20/Aug/2025	19:00		PLANNED	Requested	
90	RQ228409	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-1		D	765 KV Khetri-Narela TLC Stringing work to be done	18/Aug/2025	08:00	20/Aug/2025	19:00		PLANNED	Requested	

91	RQ228439	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-2	D	Shutdown nature defects rectification works	18/Aug/2025	08:00	18/Aug/2025	18:00	Non-auto required : Other parallel circuit 400 KV KANPUR-BALLABHGARH (PG) CKT-3	PLANNED	Requested	
92	RQ228407	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-1	D	765 KV Khetri-Narela TLC Stringing work to be done	16/Aug/2025	08:00	18/Aug/2025	19:00		PLANNED	Requested	
93	RQ228408	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-2	D	765 KV Khetri-Narela TLC Stringing work to be done	16/Aug/2025	08:00	18/Aug/2025	19:00		PLANNED	Requested	
94	RQ228526	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-4	D	For shutdown nature defect rectification work by Sikar 2 & Khetri and For scheme checking work by Khetri SS	14/Aug/2025	08:00	14/Aug/2025	18:00	NON AUTO OF OTHER CHRG CKT REQUIRED	PLANNED	Requested	
95	RQ228416	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-2	D	Line Bay AMP & Shut down Nature defects rectification work by Jaipur(S) & Bassi	13/Aug/2025	09:00	22/Aug/2025	18:00	Non auto mode of 400KV JAIPUR(S)-AGRA CKT-1	PLANNED	Requested	
96	RQ228525	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-3	D	For shutdown nature defect rectification work by Sikar 2 & Khetri and For scheme checking work by Khetri SS	13/Aug/2025	08:00	13/Aug/2025	18:00	NON AUTO OF OTHER CHRG CKT REQUIRED	PLANNED	Requested	
97	RQ228512	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-ZERDA (PG) CKT-1	D	For Gas Quality Checks	12/Aug/2025	09:00	12/Aug/2025	18:00	For Gas Quality Checks	PLANNED	Requested	
98	RQ228513	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-KANKROLI (PG) CKT-1	D	For Gas Quality Checks	12/Aug/2025	09:00	12/Aug/2025	18:00	For Gas Quality Checks	PLANNED	Requested	
99	RQ228393	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TEHRIL(THDC)-KOTESHWAR(PG) (PG) CKT-2	D	Testing of R Phase CVT in view of high voltage drift (monthly monitoring for last 2 months)	12/Aug/2025	09:00	12/Aug/2025	18:00		PLANNED	Requested	
100	RQ228497	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGARH(PG)-KABULPUR(HV) (PG) CKT-1	D	Rectification of Shutdown nature defects	12/Aug/2025	08:00	12/Aug/2025	18:00	Non - Auto mode of 400 KV Bawana (CCPPCL) - Bhiwani (POWERGRID) Ckt - 1 and 400 KV Bawana (CCPPCL) - Bahadurgarh Ckt - 1	PLANNED	Requested	
101	RQ228396	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-HISSAR(PG) (PG) CKT-1	C	FOR RETROFITMENT OF MAIN AND LINE BAY ISOLATORS AT BMB BHIWANI IN ADD CAP	12/Aug/2025	08:00	20/Aug/2025	18:00		PLANNED	Requested	
102	RQ228532	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTS) CKT-2	D	For amp work and shutdown nature defect rectification by Khetri TLM & For scheme checking work by Khetri SS	12/Aug/2025	08:00	13/Aug/2025	18:00	NON AUTO OF OTHER CHRG CKT REQUIRED	PLANNED	Requested	
103	RQ228524	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-2	D	For shutdown nature defect rectification work by Sikar 2 & Khetri, For scheme checking work by Khetri	12/Aug/2025	08:00	12/Aug/2025	18:00	NON AUTO OF OTHER CHRG CKT REQUIRED	PLANNED	Requested	
104	RQ228454	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-KANKROLI(PG) (PG) CKT-1	D	For attending S/D nature defects by Kankroli & Chittorgarh TLM	12/Aug/2025	08:00	12/Aug/2025	18:00	Non Auto of 400 KV RAPP-Kankroli CKT	PLANNED	Requested	
105	RQ228515	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-SIKAR_2(PSTL) (PSTL) CKT-1	D	For shutdown nature defect rectification work	11/Aug/2025	08:00	14/Aug/2025	18:00	NON AUTO OF OTHER CHRG CKT REQUIRED	PLANNED	Requested	
106	RQ228523	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-1	D	For shutdown nature defect rectification work by Sikar 2 & Khetri, For scheme checking work by Khetri and For wire checking & Tripping circuit rectification by Bikaner 2	11/Aug/2025	08:00	11/Aug/2025	23:00	NON AUTO OF OTHER CHRG CKT REQUIRED	PLANNED	Requested	
107	RQ228453	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1	D	For attending S/D nature defects by Kankroli & Chittorgarh TLM	11/Aug/2025	08:00	11/Aug/2025	18:00	Non Auto of 400 KV CHITTOR-KANKROLI(PG) & 400 kv RAPP- Chittorgarh	PLANNED	Requested	
108	RQ228579	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1	C	Non auto mode for non-shutdown nature defects rectification work	08/Aug/2025	09:00	20/Aug/2025	18:00	Non auto mode for non-shutdown nature defects rectification work	PLANNED	Requested	
109	RQ228580	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2	C	Non auto mode for non-shutdown nature defects rectification work	08/Aug/2025	09:00	20/Aug/2025	18:00	Non auto mode for non-shutdown nature defects rectification work	PLANNED	Requested	
110	RQ228437	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-1	D	For Jack Bus replacement work by Ballabgarh SS & Insulator Replacement work & SD defects rectification works by Ballabgarh TLM	08/Aug/2025	08:00	11/Aug/2025	18:00	Non-auto required : Other parallel circuit 400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-2	PLANNED	Requested	
111	RQ228441	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-KOTPUTLI (PG) CKT-1	D	SD defects rectification works by Bassi & For Relay Testing and CoE Audit Compliance at Kotputli Substation	08/Aug/2025	08:00	08/Aug/2025	18:00	SD defects rectification works by Bassi & For Relay Testing and CoE Audit Compliance at Kotputli Substation	PLANNED	Requested	

112	RQ228438	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-2	D	Insulator Replacement work & SD defects rectification works	08/Aug/2025	08:00	11/Aug/2025	18:00	Non-auto required : Other parallel circuit 400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-1	PLANNED	Requested	
113	RQ228500	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAHADURGARH-SONIPAT (PG) CKT-1	D	Rectification of Shutdown nature defects	08/Aug/2025	08:00	08/Aug/2025	18:00	Non - auto mode of 400 KV Bahadurgarh - Sonipat T/L Circuit - II	PLANNED	Requested	
114	RQ228542	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-BHIWANI (PG) CKT-1	C	REPLACEMNT OF LA DUE IN ADD CAP & LINE BAY DROPPER CORRECTION	07/Aug/2025	09:00	08/Aug/2025	18:00		PLANNED	Requested	
115	RQ228531	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTSL) CKT-1	D	For amp work and shutdown nature defect rectification by Khetri TLM & For scheme checking work by Khetri SS	07/Aug/2025	08:00	08/Aug/2025	18:00	NON AUTO OF OTHER CHRG CKT REQUIRED	PLANNED	Requested	
116	RQ228421	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-2	D	SHUTDOWN TYPE DEFECT RECTIFICATION	06/Aug/2025	09:00	07/Aug/2025	18:00		PLANNED	Requested	
117	RQ228495	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-2	D	Rectification of Shutdown nature defects & Replacement of Flash over Insulator at loc 185	06/Aug/2025	08:00	06/Aug/2025	18:00		PLANNED	Requested	
118	RQ228560	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-1	D	For Joint box creation to provide connectivty Faridabad RHQ	06/Aug/2025	08:00	07/Aug/2025	18:00	Non-Auto required for Joint box creation works	PLANNED	Requested	
119	RQ228561	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-2	D	For Joint box creation to provide connectivty Faridabad RHQ	06/Aug/2025	08:00	07/Aug/2025	18:00	Non-Auto required for Joint box creation works	PLANNED	Requested	
120	RQ228541	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHABAD-HISSAR (PG) CKT-1	C	REPLACEMNT OF LA DUE IN ADD CAP & LINE BAY DROPPER CORRECTION	05/Aug/2025	09:00	06/Aug/2025	18:00		PLANNED	Requested	
121	RQ228405	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-2	D	765 KV Khetri-Narela TLC Stringing work to be done	05/Aug/2025	08:00	07/Aug/2025	19:00		PLANNED	Requested	
122	RQ228499	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(PG)-KABULPUR(HV) (PG)	D	Rectification of Shutdown nature defects	05/Aug/2025	08:00	05/Aug/2025	18:00	Non - Auto mode of 400 KV Bhiwani (POWERGRID) - Bhiwani (BBMB) Ckt - 1	PLANNED	Requested	
123	RQ228516	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-SIKAR_2(PSTL) (PSTL) CKT-2	D	For shutdown nature defect rectification work	05/Aug/2025	08:00	09/Aug/2025	18:00	NON AUTO OF OTHER CHRG CKT REQUIRED	PLANNED	Requested	
124	RQ228572	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1	D	Shutdown nature defects rectification	05/Aug/2025	08:00	06/Aug/2025	18:00	DEFECT RECTIFICATION WORK	PLANNED	Requested	
125	RQ228406	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-3	D	765 KV Khetri-Narela TLC Stringing work to be done	05/Aug/2025	08:00	07/Aug/2025	19:00		PLANNED	Requested	
126	RQ228477	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-SAHARANPUR (PG) CKT-1	D	GENERAL AND PROTECTION AMP	05/Aug/2025	08:00	05/Aug/2025	18:00		PLANNED	Requested	
127	RQ228420	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-1	D	SHUTDOWN TYPE DEFECT RECTIFICATION	04/Aug/2025	09:00	05/Aug/2025	18:00		PLANNED	Requested	
128	RQ228476	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-BAGHPAT (PG) CKT-1	D	GENERAL AND PROTECTION AMP	04/Aug/2025	08:00	04/Aug/2025	18:00		PLANNED	Requested	
129	RQ228452	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-2	D	For attending S/D nature defects by Bhinnal & Conductor replacement work in between location no 491-492 by Kankroli	04/Aug/2025	08:00	06/Aug/2025	18:00	Non Auto of 400 KV Kankroli-Zerda CKT 1	PLANNED	Requested	
130	RQ228436	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-2	D	For Jack Bus replacement work by Ballabgarh SS & Insulator Replacement work & SD defects rectification works by Ballabgarh TLM	04/Aug/2025	08:00	07/Aug/2025	18:00	Non-auto required : Other parallel circuit 400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-1	PLANNED	Requested	
131	RQ228494	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-4	D	Rectification of Shutdown nature defects & Replacement of Flash over Insulator at Loc 52	04/Aug/2025	08:00	04/Aug/2025	18:00		PLANNED	Requested	
132	RQ228435	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-1	D	Insulator Replacement work & SD defects rectification works	04/Aug/2025	08:00	07/Aug/2025	18:00	Non-auto required : Other parallel circuit 400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-2	PLANNED	Requested	
133	RQ228522	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-2	D	For shutdown nature defect rectification work by sikar & khetri TLM & For scheme checking work by Khetri SS	04/Aug/2025	08:00	05/Aug/2025	18:00	NON AUTO OF OTHER CHRG CKT REQUIRED	PLANNED	Requested	
134	RQ228540	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-HISSAR (PG) CKT-2	C	REPLACEMNT OF LA DUE IN ADD CAP & LINE BAY DROPPER CORRECTION	03/Aug/2025	09:00	04/Aug/2025	18:00		PLANNED	Requested	
135	RQ228509	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2	D	Installation of bird flight diverters	01/Aug/2025	16:00	31/Aug/2025	23:00	Auto reclose of other ckt. is to be kept on non auto mode.	PLANNED	Requested	

136	RQ228508	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1		D	Installation of bird flight diverters	01/Aug/2025	16:00	31/Aug/2025	23:00	Auto reclose of other ckt. is to be kept on non auto mode.	PLANNED	Requested		
137	RQ228510	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-1		D	Installation of bird flight diverters	01/Aug/2025	16:00	31/Aug/2025	23:00	Auto reclose of other ckt. is to be kept on non auto mode.	PLANNED	Requested		
138	RQ228511	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-2		D	Installation of bird flight diverters	01/Aug/2025	16:00	31/Aug/2025	23:00	Auto reclose of other ckt. is to be kept on non auto mode.	PLANNED	Requested		
139	RQ228422	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1		D	FOR PID TESTING	01/Aug/2025	09:00	30/Aug/2025	18:00	Non Auto Mode of 400 KV AGRA-SIKAR (PG) CKT-1	PLANNED	Requested		
140	RQ228423	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2		D	FOR PID TESTING	01/Aug/2025	09:00	30/Aug/2025	18:00	Non Auto Mode of 400 KV AGRA-SIKAR (PG) CKT-2	PLANNED	Requested		
141	RQ228539	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL-HISSAR (PG) CKT-1		C	REPLACMNT OF LA DUE IN ADD CAP & LINE BAY DROPPER CORRECTION	01/Aug/2025	09:00	02/Aug/2025	18:00		PLANNED	Requested		
142	RQ228451	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1		D	For attending S/D nature defects by Bhinnal & Conductor replacement work in between location no 491-492 by Kankroli	01/Aug/2025	08:00	03/Aug/2025	18:00	Non Auto of 400 KV Kankroli-Zerda CKT 2	PLANNED	Requested		
143	RQ228549	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BALLABHGARH (PG) CKT-1		D	For OPGW installation works under 'OPGW-01' Package	01/Aug/2025	08:00	31/Aug/2025	18:00	Non-Auto required for OPGW rectification works	PLANNED	Requested		
144	RQ228483	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BALLABHGARH (PG) CKT-1		C	For Jack Bus replacement work	01/Aug/2025	08:00	04/Aug/2025	20:00		PLANNED	Requested		
145	RQ228482	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-1		C	For Jack Bus replacement work	01/Aug/2025	08:00	04/Aug/2025	20:00		PLANNED	Requested		
146	RQ228552	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-2		D	For OPGW installation works under 'OPGW-01' Package	01/Aug/2025	08:00	31/Aug/2025	18:00	Non-Auto required for OPGW installation works	PLANNED	Requested		
147	RQ228481	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH-GURGAON (PG) CKT-1		C	For Jack Bus replacement work	01/Aug/2025	08:00	04/Aug/2025	20:00		PLANNED	Requested		
148	RQ228592	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-DEEDWANA(MTS) (RS) CKT-1		D	Stringing work of under-construction 765 kv D/C Bhadla-II Sikar-II 2nd line	01/Aug/2025	08:00	10/Aug/2025	19:00	Line to be kept in Non-Auto Mode for stringing work	PLANNED	Requested		
149	RQ228521	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-1		D	For shutdown nature defect rectification work by Khetri & Sikar TLM and For scheme checking work by Khetri SS	01/Aug/2025	08:00	02/Aug/2025	18:00	NON AUTO OF OTHER CHRG CKT REQUIRED	PLANNED	Requested		
150	RQ228563	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-KOTA (PG) CKT-1		D	for OPGW Diamond Creation works with Agra-jaipur South (under OPGW-01 Package)	01/Aug/2025	08:00	01/Aug/2025	18:00	Non-Auto required for diamond creation works	PLANNED	Requested		
151	RQ228562	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1		D	for OPGW Diamond Creation works with Agra-jaipur South (under OPGW-01 Package)	01/Aug/2025	08:00	01/Aug/2025	18:00	Non-Auto required for diamond creation works	PLANNED	Requested		
152	RQ228551	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-1		D	For OPGW installation works under 'OPGW-01' Package	01/Aug/2025	08:00	31/Aug/2025	18:00	Non-Auto required for OPGW installation works	PLANNED	Requested		
153	RQ228395	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(PG)-BHIWANI(BB) (PG)		C	FOR RETROFITMENT OF MAIN AND LINE BAY ISOLATORS AT BBMB BHIWANI IN ADD CAP	01/Aug/2025	08:00	09/Aug/2025	18:00		PLANNED	Requested		
154	RQ228493	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-2		C	For tapping with under construction LILO of 400KV D/C Agra-Jaipur CKT-1&2 at Dausa and Erction of Tapping Tower	20/Jul/2025	08:00	27/Jul/2025	18:00		PLANNED	Requested		
155	RQ228492	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-1		C	For tapping with under construction LILO of 400KV D/C Agra-Jaipur CKT-1&2 at Dausa and Erction of Tapping Tower	20/Jul/2025	08:00	27/Jul/2025	18:00		PLANNED	Requested		
156	RQ229161	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-SASARAM (PG) CKT-1	POWERGRID	D	For replacement of flashover insulator	19/Aug/2025	09:00	20/Aug/2025	18:00		PLANNED	Requested		
157	RQ229012	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MOTIHARI(BS) (PG) CKT-1	POWERGRID	C	Bus-bar relay retro-fitting work	08/Aug/2025	09:00	09/Aug/2025	18:00		PLANNED	Requested		
158	RQ228712	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-2	POWERGRID	D	LINE BAY AMP WORK AT VINDHYACHAL END	06/Aug/2025	09:00	06/Aug/2025	18:00		PLANNED	Requested		
159	RQ228711	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-1	POWERGRID	D	LINE & MAIN BAY AMP WORK AT VINDHYACHAL & SINGRAULI END	04/Aug/2025	09:00	04/Aug/2025	18:00		PLANNED	Requested		
160	RQ229159	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-2	POWERGRID	D	For replacement of flashover insulator	04/Aug/2025	08:00	04/Aug/2025	18:00		PLANNED	Requested		
161	RQ229158	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-1	POWERGRID	D	For replacement of flashover insulator	02/Aug/2025	08:00	02/Aug/2025	18:00		PLANNED	Requested		
162	RQ229014	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MUZAFFARPUR(PG) (POWERLINK) CKT-2	POWERLINK	D	Bus-bar relay retro-fitting work	02/Aug/2025	09:00	02/Aug/2025	18:00		PLANNED	Requested		

163	RQ229013	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MUZAFFARPUR(PG) (POWERLINK) CKT-1	POWERLINK	D	Bus-bar relay retro-fitting work.	01/Aug/2025	09:00	01/Aug/2025	18:00		PLANNED	Requested	
164	RQ228458	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2		D	For attending S/D nature defects	25/Aug/2025	08:00	25/Aug/2025	18:00	Non Auto of 220 KV Anta-Bhilwara CK1	PLANNED	Requested	
165	RQ228387	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AGE24L(BHIMSAR)S L_FTG2_PG (AGE24L) CKT-1		D	For AMP of Line Bay	24/Aug/2025	18:00	24/Aug/2025	23:59		PLANNED	Requested	
166	RQ228386	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AGE24L(BHIMSAR)S L_FTG2_PG (AGE24L) CKT-2		D	For AMP of Line Bay	23/Aug/2025	18:00	23/Aug/2025	23:59		PLANNED	Requested	
167	RQ228457	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1		D	For attending S/D nature defects	23/Aug/2025	08:00	23/Aug/2025	18:00	Non Auto of 220 KV Anta-Bhilwara CK2	PLANNED	Requested	
168	RQ228388	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-ASER2PL_SL_FTHG2_PG (ADANI SOLAR ENRGY RJ TWO PRIVATE LIMITED) CKT-1		D	For AMP of Line Bay	19/Aug/2025	18:00	19/Aug/2025	23:59		PLANNED	Requested	
169	RQ228440	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-3		D	Shutdown nature defects rectification works	19/Aug/2025	08:00	19/Aug/2025	18:00	Non-auto required : Other parallel circuit 400 KV KANPUR-BALLABHGARH (PG) CKT-2	PLANNED	Requested	
170	RQ228385	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-DEVIKOT SL_FTHG2 (NTPC_DEVIKOT) (NTPC_DEVIKOT) CKT-1		D	For AMP of Line Bay	18/Aug/2025	18:00	18/Aug/2025	23:59		PLANNED	Requested	
171	RQ228384	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJ3L PSS HB_FGRAH_PG (AHEJ3L) (AHEJ3L) CKT-1		D	For AMP of Line Bay	17/Aug/2025	18:00	17/Aug/2025	23:59		PLANNED	Requested	
172	RQ228383	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AHEJ2L PSS HB_FGRAH_PG (AHEJ2L) (AHEJ2L) CKT-1		D	For AMP of Line Bay	16/Aug/2025	18:00	16/Aug/2025	23:59		PLANNED	Requested	
173	RQ228478	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-MODIPURAM_2 (UP) (UP) CKT-1		C	Rectification of P.D defect in 220kV Main Bus-1	12/Aug/2025	08:00	15/Aug/2025	23:00	Along with 220kV Main Bus-1	PLANNED	Requested	
174	RQ228480	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-BAGHPAT(UP) (UP) CKT-2		C	Rectification of P.D defect in 220kV Main Bus-1	12/Aug/2025	08:00	15/Aug/2025	23:00	Along with 220kV Main Bus-1	PLANNED	Requested	
175	RQ228479	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-BAGHPAT(UP) (UP) CKT-1		C	Rectification of P.D defect in 220kV Main Bus-1	12/Aug/2025	08:00	15/Aug/2025	23:00	Along with 220kV Main Bus-1	PLANNED	Requested	
176	RQ228415	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-SEZJAIPUR(RS) (RS) CKT-1		D	Line Bay AMP	11/Aug/2025	09:00	11/Aug/2025	18:00		PLANNED	Requested	
177	RQ228450	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-SAWAIMADHOPUR(RS) (PG) CKT-1		D	Insert additional glass disc work	09/Aug/2025	08:00	15/Aug/2025	18:00	Non auto for 220 KV Anta(NTPC)-Lalsot(RS) tl	PLANNED	Requested	
178	RQ228414	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-VATIKA(RS) (RS) CKT-2		D	Line Bay AMP	08/Aug/2025	09:00	08/Aug/2025	18:00		PLANNED	Requested	
179	RQ228413	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-VATIKA(RS) (RS) CKT-1		D	Line Bay AMP	06/Aug/2025	09:00	06/Aug/2025	18:00		PLANNED	Requested	
180	RQ228429	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JIND(PG)-NARWANA (HV) (HVPL) CKT-2		D	For Relay testing work	06/Aug/2025	08:00	07/Aug/2025	18:00	For Relay testing work	PLANNED	Requested	
181	RQ228412	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-CHAKSU(RS) (RS) CKT-1		D	Line Bay AMP	04/Aug/2025	09:00	04/Aug/2025	18:00		PLANNED	Requested	
182	RQ228428	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JIND(PG)-NARWANA (HV) (HVPL) CKT-1		D	For Relay testing work	04/Aug/2025	08:00	05/Aug/2025	18:00	For Relay testing work	PLANNED	Requested	
183	RQ228558	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH(BB)-BADARPUR(NT) (BB) CKT-1		D	For Joint box creation at TN-53 & 54 to provide connectivity Faridabad RHQ	04/Aug/2025	08:00	05/Aug/2025	18:00	Non-Auto required for Joint box creation works	PLANNED	Requested	
184	RQ228559	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH(BB)-BADARPUR(NT) (BB) CKT-2		D	For Joint box creation at TN-53 & 54 to provide connectivity Faridabad RHQ	04/Aug/2025	08:00	05/Aug/2025	18:00	Non-Auto required for Joint box creation works	PLANNED	Requested	
185	RQ228411	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-GONER(RS) (RS) CKT-1		D	Line Bay AMP	01/Aug/2025	09:00	01/Aug/2025	18:00		PLANNED	Requested	

186	RQ228581	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-1	D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	25/Aug/2025	09:00	28/Aug/2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Requested	
187	RQ228445	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1	D	Insert additional glass disc work by Kota & Chittorgarh	25/Aug/2025	08:00	30/Aug/2025	18:00	Non auto for 220 KV RAPPB-Chittorgarh Ckt-2	PLANNED	Requested	
188	RQ228582	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-2	D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	21/Aug/2025	09:00	24/Aug/2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Requested	
189	RQ228446	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-2	D	Insert additional glass disc work by Kota & Chittorgarh	19/Aug/2025	08:00	24/Aug/2025	18:00	Non auto for 220 KV RAPPB-Chittorgarh Ckt-1	PLANNED	Requested	
190	RQ228583	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2	D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	15/Aug/2025	09:00	18/Aug/2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Requested	
191	RQ228588	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-2	D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	15/Aug/2025	09:00	18/Aug/2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Requested	
192	RQ228587	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-1	D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	15/Aug/2025	09:00	18/Aug/2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Requested	
193	RQ228447	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1	D	Insert additional glass disc work by Kota & For attending S/D nature defects by Chittorgarh	14/Aug/2025	08:00	19/Aug/2025	18:00	S/D required timely	PLANNED	Requested	
194	RQ228444	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1	D	To attend shutdown nature defects by Kota & Chittorgarh	12/Aug/2025	08:00	14/Aug/2025	18:00	Non auto mode for 400 kv RAPPC-Kankrol, MOST URGENT	PLANNED	Requested	
195	RQ228591	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-GONER(RS) (RS) CKT-1	D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	09/Aug/2025	09:00	11/Aug/2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Requested	
196	RQ228514	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-1	D	for R ph CVT replacement	07/Aug/2025	08:00	07/Aug/2025	18:00	for R ph CVT replacement	PLANNED	Requested	
197	RQ228548	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1	D	For Relay Testing and CoE Audit Compliance at Kotputli Substation	05/Aug/2025	09:00	05/Aug/2025	18:00	For Relay Testing and CoE Audit Compliance at Kotputli Substation	PLANNED	Requested	
198	RQ228584	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1	D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	03/Aug/2025	09:00	05/Aug/2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Requested	
199	RQ228590	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-VATIKA(RS) (RS) CKT-2	D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	01/Aug/2025	09:00	03/Aug/2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Requested	
200	RQ228589	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-VATIKA(RS) (RS) CKT-1	D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	01/Aug/2025	09:00	03/Aug/2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Requested	
201	RQ228585	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-1	D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	01/Aug/2025	09:00	03/Aug/2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Requested	
202	RQ228586	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-2	D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	01/Aug/2025	09:00	03/Aug/2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Requested	
203	RQ228443	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1	D	Polymer insulator replacement work	01/Aug/2025	08:00	10/Aug/2025	18:00	Non auto mode for 400 kv RAPPC-Chittorgarh, MOST URGENT	PLANNED	Requested	
204	RQ228449	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1	D	Insert additional glass disc work	01/Aug/2025	08:00	08/Aug/2025	18:00	Non auto for 220 kv Anta(NTPC)-Swaimadhopur(RS) tl	PLANNED	Requested	

205	RQ229188	OCC_233	cpcc3_sd	HVDC POLE	800 KV HVDC AGRA(PG) POLE-4	POWERGRID	D	FOR RTV coating work on DC HALL INSULATORS. pole at both ends (Agra and alipurduar)	07/Aug/2025	09:00	08/Aug/2025	18:00			PLANNED	Requested	
206	RQ229189	OCC_233	cpcc3_sd	HVDC POLE	800 KV HVDC AGRA(PG) POLE-3	POWERGRID	D	FOR RTV coating work on DC HALL INSULATORS. pole at both ends (Agra and alipurduar)	04/Aug/2025	09:00	05/Aug/2025	18:00			PLANNED	Requested	
207	RQ229190	OCC_233	cpcc3_sd	HVDC POLE	800 KV HVDC AGRA(PG) POLE-1	POWERGRID	D	FOR RTV coating work on DC HALL INSULATORS. pole at both ends (Agra and Biswanath Chirali)	01/Aug/2025	09:00	02/Aug/2025	18:00			PLANNED	Requested	
208	RQ229147	OCC_233	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-1		D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	25/Aug/2025	06:00	27/Aug/2025	19:00			PLANNED	Requested	
209	RQ229148	OCC_233	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-2		D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	25/Aug/2025	06:00	27/Aug/2025	19:00			PLANNED	Requested	
210	RQ229146	OCC_233	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-2		D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	22/Aug/2025	06:00	24/Aug/2025	19:00			PLANNED	Requested	
211	RQ229145	OCC_233	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-1		D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	22/Aug/2025	06:00	24/Aug/2025	19:00			PLANNED	Requested	
212	RQ229109	OCC_233	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-1		C	Line Diversion work due to Lucknow-Kanpur Green Expressway Work.	03/Aug/2025	08:00	12/Aug/2025	19:00			PLANNED	Requested	
213	RQ229114	OCC_233	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-2		C	Line Diversion work due to Lucknow-Kanpur Green Expressway Work.	03/Aug/2025	08:00	12/Aug/2025	18:00			PLANNED	Requested	
214	RQ228709	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-2	POWERGRID	D	For rectification of S/D nature defects.	26/Aug/2025	09:00	26/Aug/2025	18:00			PLANNED	Requested	
215	RQ228708	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWERGRID	D	For rectification of S/D nature defects.	25/Aug/2025	09:00	25/Aug/2025	18:00			PLANNED	Requested	
216	RQ228756	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-2	POWERGRID	D	For S/D Nature defect rectification work & CSD Fine Tuning of Bays 805 & 806	25/Aug/2025	08:00	26/Aug/2025	18:00			PLANNED	Requested	
217	RQ228916	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BAREILLY-2- LUCKNOW_2 (PG) CKT-1	POWERGRID	D	"AMP work in line equipment & Line Reactor at Bareilly end. AMP OF 765 KV LUCKNOW BAREILLY LINE BAY EQUIPMENTS AT LUCKNOW 765 KV"	22/Aug/2025	09:30	22/Aug/2025	18:00			PLANNED	Requested	
218	RQ228653	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-2	POWERGRID	C	Installation of Counter weight in Gantry-1 Tower of 765kV Orai-Gwalior line at Orai End. Shutdown of 765kV Orai-Gwalior line required along with simultaneous shutdown of 765kV Orai-Aligarh -2 (as below Gwalior Gantry Tower, Aligarh-2 Line Reactor 765KV Bushing is falling).	20/Aug/2025	09:00	20/Aug/2025	14:00			PLANNED	Requested	
219	RQ228755	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-1	POWERGRID	D	For S/D Nature defect rectification work & CSD Fine Tuning of Bays 802 & 80	12/Aug/2025	08:00	13/Aug/2025	18:00			PLANNED	Requested	
220	RQ228714	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KANPUR_GIS-ALIGARH (PG) CKT-1	POWERGRID	D	Attending shutdown nature defects in line	08/Aug/2025	08:00	09/Aug/2025	18:00			PLANNED	Requested	
221	RQ228927	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-2	POWERGRID	D	Fixing of Spacer Damper and CC Ring and attend shut down works	07/Aug/2025	08:00	08/Aug/2025	18:00			PLANNED	Requested	
222	RQ228713	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-1	POWERGRID	D	"Attending shutdown nature defects in line by Kanpur TL & Fixing of Spacer Damper and CC Ring and attend shut down works by Fatehpur TLM."	05/Aug/2025	08:00	06/Aug/2025	18:00			PLANNED	Requested	
223	RQ228752	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-ALIGARH (PG) CKT-1	POWERGRID	D	AMP: IR measurement of Line LA, tightness of WT, CVT & Line isolator etc.	01/Aug/2025	08:00	01/Aug/2025	18:00			PLANNED	Requested	
224	RQ229062	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-ALIGARH(PG) (PG) CKT-1	POWERGRID	D	AMP work and Line S/D Nature defect rectification works	01/Aug/2025	08:00	01/Aug/2025	18:00			PLANNED	Requested	
225	RQ229267	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-1	POWERGRID	C	NHAI Diversion Work	01/Aug/2025	08:00	15/Aug/2025	18:00			PLANNED	Requested	
226	RQ228166	OCC_233	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-GR.NOIDA_2(UPC) (GTL) CKT-1	GTL	D	Only AR off is required for Earth wire rectification work and re earthing work.	26/Aug/2025	09:00	30/Aug/2025	18:00			PLANNED	Requested	
227	RQ228163	OCC_233	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV HAPUR(UP)-RAMPUR_PRSTL (UP) (GTL) CKT-1	GTL	D	Only AR off is required for Earth wire rectification work and re earthing work.	19/Aug/2025	09:00	25/Aug/2025	18:00			PLANNED	Requested	
228	RQ228164	OCC_233	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-GHATAMPUR_TPS(UP) (GTL) CKT-1	GTL	D	Only AR off is required for Earth wire rectification work and re earthing work.	13/Aug/2025	09:00	18/Aug/2025	18:00			PLANNED	Requested	
229	RQ228167	OCC_233	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-GR.NOIDA_2(UPC) (GTL) CKT-1	GTL	D	"Annual Maintenance of Line reactor 80Mvar reactor at Fatehabad (Agra) end. "	05/Aug/2025	10:00	05/Aug/2025	18:00			PLANNED	Requested	
230	RQ228228	OCC_233	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-LAUTPUR(LPG) (UP) CKT-2	UPPTCL	D	* For Tightening of Jumper Cone and C.C Ring N B and Fixing of Spacer Clamps.	22/Aug/2025	08:00	23/Aug/2025	18:00			PLANNED	Requested	

231	RQ228227	OCC_233	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-LAUTPUR(LPG) (UP) CKT-1	UPPTCL	D	* For Tightening of Jumper Cone and C.C Ring N B and Fixing of Spacer Clamps.	20/Aug/2025	08:00	21/Aug/2025	18:00		PLANNED	Requested		
232	RQ228077	OCC_233	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANPARA_C(LAN)-UNNAO(UP) (UP) CKT-1	UPPTCL	D	Planned non auto mode request for PLC of 765 kv S/C (Quad moose) Mainpuri-Unnao	19/Aug/2025	08:00	22/Aug/2025	18:00	Hotine stringing under non auto mode	PLANNED	Requested		
233	RQ228076	OCC_233	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV OBRA_C_TPS-UNNAO (UP) CKT-1	UPPTCL	D	Planned non auto mode request for PLC of 765 kv S/C (Quad moose) Mainpuri-Unnao	15/Aug/2025	08:00	18/Aug/2025	18:00	Hotine stringing under non auto mode	PLANNED	Requested		
234	RQ228367	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PRTL) CKT-4		D	Attending COE Protection Observations by Bhadla 2 & For AMP of Line Bay & Reactor Bay by Fatehgarh 2	15/Aug/2025	17:00	16/Aug/2025	23:59		PLANNED	Requested		
235	RQ228366	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PRTL) CKT-3		D	Attending COE Protection Observations by Bhadla 2 & For AMP of Line Bay & Reactor Bay by Fatehgarh 2	13/Aug/2025	17:00	14/Aug/2025	23:59		PLANNED	Requested		
236	RQ228365	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PRTL) CKT-2		D	Attending COE Protection Observations by Bhadla 2 & For AMP of Line Bay & Reactor Bay by Fatehgarh 2	11/Aug/2025	17:00	12/Aug/2025	23:59		PLANNED	Requested		
237	RQ228364	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PRTL) CKT-1		D	Attending COE Protection Observations by Bhadla 2 & For AMP of Line Bay & Reactor Bay by Fatehgarh 2	09/Aug/2025	17:00	10/Aug/2025	23:59		PLANNED	Requested		
238	RQ229077	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-1		D	Rectification of S/D based defects of the line	07/Aug/2025	09:00	07/Aug/2025	18:00	Kindly approve.	PLANNED	Requested		
239	RQ229078	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-2		D	A/R in Non auto mode for safety purpose.	07/Aug/2025	09:00	07/Aug/2025	18:00	Kindly approve.	PLANNED	Requested		
240	RQ228363	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1		D	Rectification of Shut down Defects	03/Aug/2025	08:00	03/Aug/2025	18:00		PLANNED	Requested		
241	RQ228362	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-BHIWANI (PG) CKT-1		D	Rectification of Shut down Defects	01/Aug/2025	08:00	01/Aug/2025	18:00		PLANNED	Requested		
242	RQ229057	OCC_233	slcds_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-1	RRVPNL	D	Maintenance & Testing work alongwith 240 MVAR line reactor at 765KV GSS Anta	13/Aug/2025	08:00	13/Aug/2025	18:00		PLANNED	Requested		
243	RQ229058	OCC_233	slcds_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-2	RRVPNL	D	Shutdown is required alongwith 240 MVAR line reactor at 765KV GSS Anta . (1) For removal of defective Main-1 ABB REL-670 relay for its repair (2)Attending R-Phase defective circuit breaker of 765 KV Line Reactor Bank-2 by deputation of service engineer of M/s GE. Shutdown of line required due to heavy induction from line (3) Maintenance and testing work	11/Aug/2025	08:00	12/Aug/2025	18:00		PLANNED	Requested		
244	RQ228162	OCC_233	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GHATAMPUR_TPS(UP)-RAMPUR_PRSTL(UP) (GTL) CKT-1	GTL,PGYTL	D	Only AR off is required for Earth wire rectification work and re earthing work.	04/Aug/2025	09:00	12/Aug/2025	18:00		PLANNED	Requested		
245	RQ228065	OCC_233	apl_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1	POWERGRID	D	Live Line Earth Wire Replacement with OPGW for CKT-1	01/Aug/2025	08:00	31/Aug/2025	18:00	AR Non-Auto mode	PLANNED	Requested		
246	RQ228264	OCC_233	cpcc3_sd	BUS	765KV BUS 1 AT FATEHPUR(PG)	POWERGRID	D	AMP & Bus-bar Tightening work.	30/Aug/2025	09:00	30/Aug/2025	18:00		PLANNED	Requested		
247	RQ228265	OCC_233	cpcc3_sd	BUS	765KV BUS 2 AT FATEHPUR(PG)	POWERGRID	D	AMP & Bus-bar Tightening work.	29/Aug/2025	09:00	29/Aug/2025	18:00		PLANNED	Requested		
248	RQ228819	OCC_233	cpcc1_sd	BUS	765 KV FATEHGARH_II(PG) - BUS 2	POWERGRID	D	For AMP work	13/Aug/2025	17:00	13/Aug/2025	23:00		PLANNED	Requested		
249	RQ228818	OCC_233	cpcc1_sd	BUS	765 KV FATEHGARH_II(PG) - BUS 1	POWERGRID	D	For AMP work	11/Aug/2025	17:00	11/Aug/2025	23:00		PLANNED	Requested		
250	RQ228116	OCC_233	stuup_sd	BUS	765 KV GR.NOIDA_2(UPC) - BUS 1	UPPTCL	C	Annual Maintenance & Testing	11/Aug/2025	07:00	11/Aug/2025	19:00		PLANNED	Requested		
251	RQ228114	OCC_233	stuup_sd	BUS	765KV BUS 1 AT HAPUR(UP)	UPPTCL	C	Annual Maintenance & Testing	04/Aug/2025	07:00	04/Aug/2025	19:00		PLANNED	Requested		
252	RQ228764	OCC_233	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 2		D	Bay Extension, LBB Testing FOR PUNCH POINT WORK IN BAY EXTENSION WORK UNDER PNTL	06/Aug/2025	17:00	10/Aug/2025	23:00		PLANNED	Requested		
253	RQ228775	OCC_233	cpcc1_sd	BUS	765 KV KHETRI (PG) - BUS 1		D		05/Aug/2025	09:00	06/Aug/2025	18:00		PLANNED	Requested		
254	RQ228790	OCC_233	cpcc1_sd	BUS	765KV BUS 2 AT CHITTORGARH(PG)		C	For amp work	05/Aug/2025	08:00	05/Aug/2025	16:00		PLANNED	Requested		
255	RQ228789	OCC_233	cpcc1_sd	BUS	765KV BUS 1 AT CHITTORGARH(PG)		C	For amp work	04/Aug/2025	08:00	04/Aug/2025	16:00		PLANNED	Requested		
256	RQ228776	OCC_233	cpcc1_sd	BUS	765 KV KHETRI (PG) - BUS 2		D	FOR PUNCH POINT WORK IN BAY EXTENSION WORK UNDER PNTL	03/Aug/2025	09:00	04/Aug/2025	18:00		PLANNED	Requested		
257	RQ228763	OCC_233	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 1		D	Bay Extension, LBB Testing	01/Aug/2025	17:00	05/Aug/2025	23:00		PLANNED	Requested		
258	RQ228805	OCC_233	cpcc1_sd	BUS	765 KV SIKAR_2(PSTL) - BUS 1		D	PB3TL Construction Work For Integration of 713 & 716 Bays under REZ Ph-III Part B1	01/Aug/2025	09:00	15/Aug/2025	18:00		PLANNED	Requested		
259	RQ228311	OCC_233	cpcc3_sd	BR/BSR/MSC/M SR	330 MVAR BUS REACTOR NO 2 AT 765KV ALIGARH(PG)	POWERGRID	D	CSD Fine Tuning of Bays 811 & 812	23/Aug/2025	13:00	23/Aug/2025	16:00		PLANNED	Requested		

260	RQ228310	OCC_233	cpcc3_sd	BR/BSR/MS/M SR	330 MVAR BUS REACTOR NO 1 AT 765KV ALIGARH(PG)	POWERGRID	D	CSD Fine Tuning of Bays 808 & 809	23/Aug/2025	09:00	23/Aug/2025	12:00			PLANNED	Requested	
261	RQ228321	OCC_233	cpcc3_sd	BR/BSR/MS/M SR	330 MVAR BUS REACTOR NO 2 AT 765 KV ORAI(PG)	POWERGRID	D	AMP work and as per Latest Protection Scheme Modification, Transformer/Bus/Line Reactor Body Protection and Testing. Attending Minor Oil leakage in R-ph from OFS near Conservator side.	23/Aug/2025	08:00	23/Aug/2025	18:00			PLANNED	Requested	
262	RQ228877	OCC_233	cpcc1_sd	BR/BSR/MS/M SR	240 MVAR BUS REACTOR NO 1 AT 765KV CHITTORGARH(PG)	POWERGRID	D	For AMP work	22/Aug/2025	08:00	22/Aug/2025	18:00			PLANNED	Requested	
263	RQ228313	OCC_233	cpcc3_sd	BR/BSR/MS/M SR	330 MVAR BUS REACTOR NO 2 AT 765KV ALIGARH(PG)	POWERGRID	D	Checking healthiness of Conservator Aircell in R&B Phase and rectification works.	21/Aug/2025	08:00	21/Aug/2025	18:00			PLANNED	Requested	
264	RQ228312	OCC_233	cpcc3_sd	BR/BSR/MS/M SR	330 MVAR BUS REACTOR NO 1 AT 765KV ALIGARH(PG)	POWERGRID	D	For rectification oil leakage/ Replacement of Radiator in Bus Reactor-1 R-phase unit	19/Aug/2025	08:00	19/Aug/2025	18:00			PLANNED	Requested	
265	RQ228856	OCC_233	cpcc1_sd	BR/BSR/MS/M SR	240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)	POWERGRID	D	" AMP works for element and bay AMP works PRV-1&2 retrofitment (Viat Make).HV bushing tan delta point rectification"	18/Aug/2025	17:00	19/Aug/2025	23:00			PLANNED	Requested	
266	RQ228884	OCC_233	cpcc1_sd	BR/BSR/MS/M SR	240 MVAR BUS REACTOR NO 1 AT 765KV MEERUT(PG)	POWERGRID	D	For AMP work	16/Aug/2025	08:00	16/Aug/2025	18:00			PLANNED	Requested	
267	RQ228325	OCC_233	cpcc3_sd	BR/BSR/MS/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV BAREILLY_2(PG)	POWERGRID	C	For construction work of 765kv Bareilly-Neemrana Bays at 765KV Bareilly substation to prevent induction.	15/Aug/2025	09:30	21/Aug/2025	17:30			PLANNED	Requested	
268	RQ228326	OCC_233	cpcc3_sd	BR/BSR/MS/M SR	240 MVAR BUS REACTOR NO 1 AT 765KV KANPUR_GIS(PG)	POWERGRID	D	Attending Discharged Air Cell in Y-Phase of Bus Reactor-1	08/Aug/2025	09:00	08/Aug/2025	18:00			PLANNED	Requested	
269	RQ228871	OCC_233	cpcc1_sd	BR/BSR/MS/M SR	240 MVAR BUS REACTOR NO 1 AT 765KV MEERUT(PG)	POWERGRID	D	AMP work	04/Aug/2025	08:00	04/Aug/2025	18:00			PLANNED	Requested	
270	RQ228852	OCC_233	cpcc1_sd	BR/BSR/MS/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG)	POWERGRID	D	For AMP work	03/Aug/2025	17:00	03/Aug/2025	23:00			PLANNED	Requested	
271	RQ228845	OCC_233	cpcc1_sd	BR/BSR/MS/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV BHADLA_2 (PG)	POWERGRID	D	CSD Fine Tuning, AMP	03/Aug/2025	17:00	04/Aug/2025	23:00			PLANNED	Requested	
272	RQ228309	OCC_233	cpcc3_sd	BR/BSR/MS/M SR	240 MVAR BUS REACTOR NO 2 AT 765KV AGRA(PG)	POWERGRID	D	AMP work: IR of Reactor LA, tan delta of bushing, CCL, body protection and other maintenance as per Format	02/Aug/2025	08:00	02/Aug/2025	18:00			PLANNED	Requested	
273	RQ228322	OCC_233	cpcc3_sd	BR/BSR/MS/M SR	330 MVAR BUS REACTOR NO 1 AT 765KV ORAI(PG)	POWERGRID	D	AMP work and as per Latest Protection Scheme Modification, Transformer/Bus/Line Reactor Body Protection and Testing. Attending Minor Oil leakage in Y-ph from OFS near Conservator side.	02/Aug/2025	08:00	02/Aug/2025	18:00			PLANNED	Requested	
274	RQ228844	OCC_233	cpcc1_sd	BR/BSR/MS/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV BHADLA_2 (PG)	POWERGRID	D	CSD Fine Tuning, AMP	01/Aug/2025	17:00	02/Aug/2025	23:00			PLANNED	Requested	
275	RQ228854	OCC_233	cpcc1_sd	BR/BSR/MS/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG)	POWERGRID	D	For AMP work	01/Aug/2025	17:00	01/Aug/2025	23:00			PLANNED	Requested	
276	RQ228868	OCC_233	cpcc1_sd	BR/BSR/MS/M SR	240 MVAR BUS REACTOR NO 2 AT 765KV JHATIKARA(PG)	POWERGRID	C	Shifting of Bus Reactor to New Foundation	01/Aug/2025	08:00	31/Aug/2025	18:00			PLANNED	Requested	
277	RQ228857	OCC_233	cpcc1_sd	BR/BSR/MS/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV PHAGI(RS)	PAPTL	D	" AMP works for element and bay AMP works PRV-1&2 retrofitment (Viat Make).HV bushing tan delta point rectification"	20/Aug/2025	17:00	21/Aug/2025	23:00			PLANNED	Requested	
278	RQ228280	OCC_233	stuup_sd	BR/BSR/MS/M SR	189 MVAR BUS REACTOR NO 1 AT 765KV UNNAO(UP)	UPPTCL	C	S/D OF 3X63MVAR BUS REACTOR OCC-233 FOR 1- Replacement of gasket and O ring of main tank of 63MVAR R Phase bus	17/Aug/2025	09:00	30/Aug/2025	17:00			PLANNED	Requested	
279	RQ228123	OCC_233	stuup_sd	BR/BSR/MS/M SR	330 MVAR BUS REACTOR NO 1 AT 765 KV RAMPUR_PRSTL (UP)	UPPTCL	D	AMP Works	17/Aug/2025	09:00	17/Aug/2025	17:30			PLANNED	Requested	
280	RQ228849	OCC_233	cpcc1_sd	BR/BSR/MS/M SR	240 MVAR BUS REACTOR NO 2 AT 765 KV KHETRI (PKTSL)	PKTSL	C	For internal inspection due to DGA violation	15/Aug/2025	08:00	20/Aug/2025	18:00			PLANNED	Requested	
281	RQ228850	OCC_233	cpcc1_sd	BR/BSR/MS/M SR	240 MVAR BUS REACTOR NO 1 AT 765 KV KHETRI (PKTSL)	PKTSL	C	For internal inspection due to DGA violation	09/Aug/2025	08:00	14/Aug/2025	18:00			PLANNED	Requested	

282	RQ228931	OCC_233	cpcc3_sd	LINE REACTOR	330 MVAR NON-SWITCHABLE LR ON KANPUR_GIS-ALIGARH (PG) CKT-1 @ALIGARH(PG)	POWERGRID	D	CSD Fine Tuning of Bay 807R	23/Aug/2025	16:00	23/Aug/2025	18:00		PLANNED	Requested	
283	RQ228734	OCC_233	cpcc1_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON 765 KV KOTESHWAR-MEERUT (PG) CKT-1 @MEERUT(PG)	POWERGRID	D	AMP work	22/Aug/2025	08:00	22/Aug/2025	18:00		PLANNED	Requested	
284	RQ228733	OCC_233	cpcc1_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON 765 KV KOTESHWAR-MEERUT (PG) CKT-2 @MEERUT(PG)	POWERGRID	D	AMP work	20/Aug/2025	08:00	20/Aug/2025	18:00		PLANNED	Requested	
285	RQ228703	OCC_233	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2 @BHADLA_2 (PG)	POWERGRID	D	AMP, Spare Switching	15/Aug/2025	17:00	16/Aug/2025	23:00		PLANNED	Requested	
286	RQ228702	OCC_233	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1 @BHADLA_2 (PG)	POWERGRID	D	AMP, Spare Switching	13/Aug/2025	17:00	14/Aug/2025	23:00		PLANNED	Requested	
287	RQ228731	OCC_233	cpcc1_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON MEERUT-BHIWANI (PG) CKT-1 @BHIWANI(PG)	POWERGRID	C	Along with Line for LILO works of 765 kV Meerut-Bhiwani TL at Narela	12/Aug/2025	08:00	14/Aug/2025	18:00		PLANNED	Requested	
288	RQ228729	OCC_233	cpcc1_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 @PHAGI(RS)	POWERGRID	D	AMP works for element and bay AMP,DCRM DEW POINT,COIL CURRENT) worksPRV-1&2 retrofitment (Viat Make). 4.HV bushing tan delta point rectification.	08/Aug/2025	08:00	09/Aug/2025	18:00		PLANNED	Requested	
289	RQ228705	OCC_233	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-1 @BHADLA_2 (PG)	POWERGRID	D	AMP, Spare Switching	07/Aug/2025	17:00	08/Aug/2025	23:00		PLANNED	Requested	
290	RQ228704	OCC_233	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-2 @BHADLA_2 (PG)	POWERGRID	D	AMP, Spare Switching	05/Aug/2025	17:00	06/Aug/2025	23:00		PLANNED	Requested	
291	RQ228717	OCC_233	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 @FATEHGARH_II(PG)	POWERGRID	D	AMP & COE compliances	03/Aug/2025	17:00	03/Aug/2025	23:00		PLANNED	Requested	
292	RQ228707	OCC_233	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-1 @BHADLA_2 (PG)	POWERGRID	D	AMP, Spare Switching	03/Aug/2025	17:00	04/Aug/2025	23:00		PLANNED	Requested	
293	RQ228728	OCC_233	cpcc1_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 @PHAGI(RS)	POWERGRID	D	AMP works for element and bay AMP,DCRM DEW POINT,COIL CURRENT) worksPRV-1&2 retrofitment (Viat Make). 4.HV bushing tan delta point rectification.	02/Aug/2025	08:00	03/Aug/2025	18:00		PLANNED	Requested	
294	RQ228716	OCC_233	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1 @FATEHGARH_II(PG)	POWERGRID	D	AMP & COE compliances	01/Aug/2025	17:00	01/Aug/2025	23:00		PLANNED	Requested	
295	RQ228706	OCC_233	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-2 @BHADLA_2 (PG)	POWERGRID	D	AMP, Spare Switching	01/Aug/2025	17:00	02/Aug/2025	23:00		PLANNED	Requested	
296	RQ228719	OCC_233	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_II(PG)	PFTL	D	AMP & COE compliances	07/Aug/2025	17:00	07/Aug/2025	23:00		PLANNED	Requested	
297	RQ228718	OCC_233	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1 @FATEHGARH_II(PG)	PFTL	D	AMP & COE compliances	05/Aug/2025	17:00	05/Aug/2025	23:00		PLANNED	Requested	

298	RQ228139	OCC_233	stuup_sd	LINE REACTOR	150 MVAR NON-SWITCHABLE LR ON 765 KV UNNAO-MAINPURI (UP) CKT-1 @MAINPURI(UP)	UPPTCL	C	For new unnao line connection at Gantry works	03/Aug/2025	08:00	04/Aug/2025	18:00		PLANNED	Requested	
299	RQ228137	OCC_233	stuup_sd	LINE REACTOR	330 MVAR NON-SWITCHABLE LR ON 765 KV BARA-MAINPURI (UP) CKT-1 @MAINPURI(UP)	UPPTCL	C	For New Bara 1 line connection at Gantry work	01/Aug/2025	08:00	02/Aug/2025	18:00		PLANNED	Requested	
300	RQ228643	OCC_233	sldcrs_sd	BAY	704-52A MAIN BAY - 765 KV ANTA-PHAGI (RS) CKT-1 (RRVPNL) AT 765KV ANTA(RS)	RRVPNL	D	Maintenance & Testing work	29/Aug/2025	08:00	29/Aug/2025	18:00		PLANNED	Requested	
301	RQ228958	OCC_233	cpcc1_sd	BAY	70152A MAIN BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 AT PHAGI(RS)	RRVPNL	D	CB Pending Amp(CRM,DCRM,DEW POINT,COIL CURRENT) work to be carried out	27/Aug/2025	08:00	27/Aug/2025	18:00		PLANNED	Requested	
302	RQ228642	OCC_233	sldcrs_sd	BAY	705-52A MAIN BAY - 765 KV ANTA-PHAGI (RS) CKT-2 (RRVPNL) AT 765KV ANTA(RS)	RRVPNL	D	Maintenance & Testing work	26/Aug/2025	08:00	26/Aug/2025	18:00		PLANNED	Requested	
303	RQ228956	OCC_233	cpcc1_sd	BAY	70652A MAIN BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-1 AT PHAGI(RS)	RRVPNL	D	CB Pending Amp(CRM,DCRM,DEW POINT,COIL CURRENT) work to be carried out	25/Aug/2025	08:00	25/Aug/2025	18:00		PLANNED	Requested	
304	RQ228955	OCC_233	cpcc1_sd	BAY	70752A MAIN BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-2 AT PHAGI(RS)	RRVPNL	D	CB Pending Amp(CRM,DCRM,DEW POINT,COIL CURRENT) work to be carried out	23/Aug/2025	08:00	23/Aug/2025	18:00		PLANNED	Requested	
305	RQ228954	OCC_233	cpcc1_sd	BAY	70552A MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)	RRVPNL	D	CB Pending Amp(CRM,DCRM,DEW POINT,COIL CURRENT) work to be carried out	22/Aug/2025	08:00	22/Aug/2025	18:00		PLANNED	Requested	
306	RQ228887	OCC_233	sldcrs_sd	BAY	70252B MAIN BAY - 765/400KV 1500 MVA ICT 2 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	11/Aug/2025	08:00	11/Aug/2025	18:00		PLANNED	Requested	
307	RQ228888	OCC_233	sldcrs_sd	BAY	70152B MAIN BAY - 765/400KV 1500 MVA ICT 1 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	07/Aug/2025	08:00	07/Aug/2025	18:00		PLANNED	Requested	
308	RQ228885	OCC_233	sldcrs_sd	BAY	703T TIE BAY - 765/400 KV 1500 MVA ICT 3 AT PHAGI(RS) (RRVPNL) AND FUTURE AT 765 KV PHAGI(RS) (RRVPNL)	RRVPNL	D	Quarterly Maintenance work	05/Aug/2025	08:00	05/Aug/2025	18:00		PLANNED	Requested	
309	RQ228886	OCC_233	sldcrs_sd	BAY	703B MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT PHAGI(RS) (RRVPNL) AT 765 KV PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	04/Aug/2025	08:00	04/Aug/2025	18:00		PLANNED	Requested	
310	RQ229030	OCC_233	cpcc1_sd	BAY	715 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT SIKAR_2(PSTL) (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	2nd CT Oil Sampling Work	28/Aug/2025	08:00	28/Aug/2025	18:00		PLANNED	Requested	
311	RQ229031	OCC_233	cpcc1_sd	BAY	712 MAIN BAY - 330 MVAR BUS REACTOR NO 2 AT 765 KV SIKAR_2(PSTL) (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	2nd CT Oil Sampling Work	27/Aug/2025	08:00	27/Aug/2025	18:00		PLANNED	Requested	
312	RQ229032	OCC_233	cpcc1_sd	BAY	709 MAIN BAY - 330 MVAR BUS REACTOR NO 1 AT 765 KV SIKAR_2(PSTL) (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	2nd CT Oil Sampling Work	25/Aug/2025	08:00	25/Aug/2025	18:00		PLANNED	Requested	
313	RQ229028	OCC_233	cpcc1_sd	BAY	718 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT SIKAR_2(PSTL) (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	2nd CT Oil Sampling Work	20/Aug/2025	08:00	20/Aug/2025	18:00		PLANNED	Requested	
314	RQ229022	OCC_233	cpcc1_sd	BAY	710 MAIN BAY - 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTCL) CKT-1 (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	2nd CT Oil Sampling Work	08/Aug/2025	08:00	08/Aug/2025	18:00		PLANNED	Requested	

315	RQ229021	OCC_233	cpcc1_sd	BAY	711 TIE BAY - 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTCL) CKT-1 (PSTL) AND 330 MVAR BUS REACTOR NO 2 AT 765 KV SIKAR_2(PSTL) AT 765 KV SIKAR_2(PSTL) (PSTL)	PSTL	D	2nd CT Oil Sampling Work	07/Aug/2025	08:00	07/Aug/2025	18:00		PLANNED	Requested	
316	RQ229020	OCC_233	cpcc1_sd	BAY	704 MAIN BAY - 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PBSTL) CKT-3 (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	2nd CT Oil Sampling Work	06/Aug/2025	08:00	06/Aug/2025	18:00		PLANNED	Requested	
317	RQ229019	OCC_233	cpcc1_sd	BAY	705 TIE BAY - 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PBSTL) CKT-3 (PSTL) AND 765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-2 AT 765 KV SIKAR_2(PSTL) (PSTL)	PSTL	D	2nd CT Oil Sampling Work	05/Aug/2025	08:00	05/Aug/2025	18:00		PLANNED	Requested	
318	RQ229024	OCC_233	cpcc1_sd	BAY	707 MAIN BAY - 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTCL) CKT-2 (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	2nd CT Oil Sampling Work	05/Aug/2025	08:00	05/Aug/2025	18:00		PLANNED	Requested	
319	RQ229023	OCC_233	cpcc1_sd	BAY	708 TIE BAY - 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTCL) CKT-2 (PSTL) AND 330 MVAR BUS REACTOR NO 1 AT 765 KV SIKAR_2(PSTL) AT 765 KV SIKAR_2(PSTL) (PSTL)	PSTL	D	2nd CT Oil Sampling Work	04/Aug/2025	08:00	04/Aug/2025	18:00		PLANNED	Requested	
320	RQ229018	OCC_233	cpcc1_sd	BAY	701 MAIN BAY - 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PBSTL) CKT-4 (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	2nd CT Oil Sampling Work	04/Aug/2025	08:00	04/Aug/2025	18:00		PLANNED	Requested	
321	RQ229017	OCC_233	cpcc1_sd	BAY	702 TIE BAY - 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PBSTL) CKT-4 (PSTL) AND 765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-1 AT 765 KV SIKAR_2(PSTL) (PSTL)	PSTL	D	2nd CT Oil Sampling Work	03/Aug/2025	08:00	03/Aug/2025	18:00		PLANNED	Requested	
322	RQ229027	OCC_233	cpcc1_sd	BAY	717 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT SIKAR_2(PSTL) (PSTL) AND FUTURE AT 765 KV SIKAR_2(PSTL) (PSTL)	PSTL	C	PB3TL Construction Work For Integration of 713 & 716 Bays under REZ Ph-III Part B1	01/Aug/2025	08:00	15/Aug/2025	18:00		PLANNED	Requested	
323	RQ229029	OCC_233	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT SIKAR_2(PSTL) (PSTL) AND FUTURE AT 765 KV SIKAR_2(PSTL) (PSTL)	PSTL	D	PB3TL Construction Work For Integration of 713 & 716 Bays under REZ Ph-III Part B1	01/Aug/2025	08:00	15/Aug/2025	18:00		PLANNED	Requested	
324	RQ228975	OCC_233	cpcc1_sd	BAY	707 MAIN BAY - 765KV MEERUT-BHIWANI (PG) CKT-1 AT BHIWANI(PG)	POWERGRID	D	For AMP work	27/Aug/2025	08:00	27/Aug/2025	18:00		PLANNED	Requested	
325	RQ228957	OCC_233	cpcc1_sd	BAY	70252A MAIN BAY - 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 AT PHAGI(RS)	POWERGRID	D	CB Pending Amp(CRM,DCRM,DEW POINT,COIL CURRENT) work to be carried out	26/Aug/2025	08:00	26/Aug/2025	18:00		PLANNED	Requested	
326	RQ228974	OCC_233	cpcc1_sd	BAY	709 MAIN BAY - 765/400KV 1000 MVA ICT 2 AT BHIWANI(PG)	POWERGRID	D	For AMP work	21/Aug/2025	08:00	21/Aug/2025	18:00		PLANNED	Requested	
327	RQ228973	OCC_233	cpcc1_sd	BAY	708 TIE BAY - 765KV MEERUT-BHIWANI (PG) CKT-1 AND 765/400KV 1000 MVA ICT 2 AT BHIWANI(PG)	POWERGRID	D	For AMP work	20/Aug/2025	08:00	20/Aug/2025	18:00		PLANNED	Requested	

328	RQ228745	OCC_233	cpcc3_sd	BAY	710 MAIN BAY - 765KV AGRA-FATEHPUR (PG) CKT-2 AT FATEHPUR(PG)	POWERGRID	C	Circuit Breaker PIR Overhauling.	18/Aug/2025	08:00	21/Aug/2025	18:00		PLANNED	Requested	
329	RQ228969	OCC_233	cpcc1_sd	BAY	714 TIE BAY - 765 KV GR.NOIDA_2(UPC)-MEERUT(PG) (PG) CKT-1 AND FUTURE AT MEERUT(PG)	POWERGRID	C	For CB Overhauling	13/Aug/2025	08:00	16/Aug/2025	18:00		PLANNED	Requested	
330	RQ229006	OCC_233	cpcc1_sd	BAY	713 MAIN BAY - 765 KV AJMER-CHITTORGARH (PG) CKT-1 AT CHITTORGARH(PG)	POWERGRID	D	For AMP work	12/Aug/2025	08:00	12/Aug/2025	18:00		PLANNED	Requested	
331	RQ228965	OCC_233	cpcc1_sd	BAY	709 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT MEERUT(PG) (POWERGRID)	POWERGRID	D	For AMP work	12/Aug/2025	08:00	13/Aug/2025	18:00		PLANNED	Requested	
332	RQ228727	OCC_233	cpcc3_sd	BAY	706 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV BAREILLY_2(PG) (POWERGRID)	POWERGRID	D	DCRM test	11/Aug/2025	09:30	11/Aug/2025	17:00		PLANNED	Requested	
333	RQ228738	OCC_233	cpcc3_sd	BAY	707 MAIN BAY - 765KV AGRA-FATEHPUR (PG) CKT-1 AT FATEHPUR(PG)	POWERGRID	C	Circuit Breaker PIR Overhauling.	11/Aug/2025	09:00	14/Aug/2025	17:00		PLANNED	Requested	
334	RQ229005	OCC_233	cpcc1_sd	BAY	711 TIE BAY - 765KV AJMER-CHITTORGARH (PG) CKT-2 AND 240 MVAR BUS REACTOR NO 1 AT 765KV CHITTORGARH(PG)	POWERGRID	D	For AMP work	11/Aug/2025	08:00	11/Aug/2025	18:00		PLANNED	Requested	
335	RQ229004	OCC_233	cpcc1_sd	BAY	714 TIE BAY - 765KV AJMER-CHITTORGARH (PG) CKT-1 AND FUTURE AT CHITTORGARH(PG)	POWERGRID	D	For AMP work	08/Aug/2025	08:00	08/Aug/2025	18:00		PLANNED	Requested	
336	RQ228960	OCC_233	cpcc1_sd	BAY	701 MAIN BAY - 765 KV KOTESHWAR-MEERUT (PG) CKT-2 (POWERGRID) AT MEERUT	POWERGRID	D	For AMP work	07/Aug/2025	08:00	08/Aug/2025	18:00		PLANNED	Requested	
337	RQ228966	OCC_233	cpcc1_sd	BAY	711 TIE BAY - 765KV MOGA-MEERUT (PG) CKT-1 AND 765KV MEERUT-BHIWANI (PG) CKT-1 AT MEERUT(PG)	POWERGRID	C	For CB Overhauling	05/Aug/2025	08:00	08/Aug/2025	18:00		PLANNED	Requested	
338	RQ229003	OCC_233	cpcc1_sd	BAY	709 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT CHITTORGARH(PG)	POWERGRID	D	For AMP work	01/Aug/2025	08:00	31/Aug/2025	18:00		PLANNED	Requested	
339	RQ229002	OCC_233	cpcc1_sd	BAY	706 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT CHITTORGARH(PG)	POWERGRID	D	For AMP work	01/Aug/2025	08:00	31/Aug/2025	18:00		PLANNED	Requested	
340	RQ228943	OCC_233	cpcc1_sd	BAY	717 TIE BAY - 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-1 (PNTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (PNTL)	PNTL	D	FOR PUNCHPOINT RECTIFICATION WORK	27/Aug/2025	08:00	28/Aug/2025	18:00		PLANNED	Requested	
341	RQ228942	OCC_233	cpcc1_sd	BAY	719 MAIN BAY - 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-2 (PNTL) AT 765 KV KHETRI (PKTSL)	PNTL	D	FOR PUNCHPOINT RECTIFICATION WORK	27/Aug/2025	08:00	28/Aug/2025	18:00		PLANNED	Requested	
342	RQ228941	OCC_233	cpcc1_sd	BAY	720 TIE BAY - 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-2 (PNTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (PNTL)	PNTL	D	FOR PUNCHPOINT RECTIFICATION WORK	25/Aug/2025	08:00	26/Aug/2025	18:00		PLANNED	Requested	
343	RQ228944	OCC_233	cpcc1_sd	BAY	716 MAIN BAY - 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-1 (PNTL) AT 765 KV KHETRI (PKTSL)	PNTL	D	FOR PUNCHPOINT RECTIFICATION WORK	25/Aug/2025	08:00	26/Aug/2025	18:00		PLANNED	Requested	

344	RQ229117	OCC_233	cpcc2_sd	BAY	707 MAIN BAY - 765KV MOGA-MEERUT (PG) CKT-1 AT MOGA(PG)		C	SF6 Leakage attending in CB Pole of 707 Bay	19/Aug/2025	08:30	21/Aug/2025	18:00	Kindly approve.	PLANNED	Requested	
345	RQ229025	OCC_233	cpcc1_sd	BAY	706 MAIN BAY - 765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-2 (PASTL) AT 765 KV SIKAR_2(PSTL)	PASTL	D	2nd CT Oil Sampling Work	18/Aug/2025	08:00	18/Aug/2025	18:00		PLANNED	Requested	
346	RQ229026	OCC_233	cpcc1_sd	BAY	703 MAIN BAY - 765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-1 (PASTL) AT 765 KV SIKAR_2(PSTL)	PASTL	D	2nd CT Oil Sampling Work	02/Aug/2025	08:00	02/Aug/2025	18:00		PLANNED	Requested	
347	RQ228269	OCC_233	stuup_sd	BAY	707 MAIN BAY - 765 KV UNNAO-MAINPURI (UP) CKT-1 (UPPTCL) AT 765 KV UNNAO(UP)	UPPTCL	C	* S/D OF BAY NO.(700-07-52) OCC-233 FOR- 1-Carrier Inter tripping,Auto Reclose and distance protection testing of bay	11/Aug/2025	09:00	13/Aug/2025	17:00		PLANNED	Requested	
348	RQ228222	OCC_233	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT AGRA FATEHBAD(UP)	UPPTCL	C	Regarding charging of 500MVA ICT-II R Phase unit (at present Spare Phase unit is charged as R Phase unit) after replacemen	28/Aug/2025	09:00	29/Aug/2025	18:00		PLANNED	Requested	
349	RQ228105	OCC_233	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT HAPUR(UP)	UPPTCL	C	Normalization of 1500 MVA ICT-1, Spare phase will free and 1500 MVA ICT will charge with R ph, Y ph & B ph	27/Aug/2025	09:00	27/Aug/2025	10:00		PLANNED	Requested	
350	RQ228106	OCC_233	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT GR NOIDA_2(UPC)	UPPTCL	C	Normalization of 1500 MVA ICT-1, Spare phase will free and 1500 MVA ICT will charge with R ph, Y ph & B ph	21/Aug/2025	09:00	21/Aug/2025	11:00		PLANNED	Requested	
351	RQ228358	OCC_233	cpcc3_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 1 AT ORAI(PG)	POWERGRID	C	Attending SF6 Gas leakage in PDM sensor of 703-09 Y-ph Gas Compartment and One yearly AMP work of ICT-1 at Orai ss.	25/Aug/2025	08:00	27/Aug/2025	18:00		PLANNED	Requested	
352	RQ229153	OCC_233	cpcc2_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT MOGA(PG)	POWERGRID	D	For fine tuning of CGL make CSD Relay in 425-52 Tie Bay C.B of 765/400kV, ICT-2	20/Aug/2025	16:00	20/Aug/2025	18:00	kindly approve.	PLANNED	Requested	
353	RQ229152	OCC_233	cpcc2_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT MOGA(PG)	POWERGRID	D	For fine tuning of CGL make CSD Relay in 708-52 Tie Bay C.B of 765/400kV, ICT-1	19/Aug/2025	16:00	19/Aug/2025	18:00	kindly approve.	PLANNED	Requested	
354	RQ228652	OCC_233	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 2 AT KOTESHWAR(PG)	POWERGRID	D	INSULATION PAINT APPLICATION ON TERTIARY	18/Aug/2025	09:00	18/Aug/2025	13:00		PLANNED	Requested	
355	RQ228650	OCC_233	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 6 AT FATEHGARH_II(PG)	POWERGRID	D	AMP Work & COE Compliances	13/Aug/2025	18:00	13/Aug/2025	23:00		PLANNED	Requested	
356	RQ228359	OCC_233	cpcc3_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 2 AT ORAI(PG)	POWERGRID	D	One yearly AMP work of ICT-2 at Orai ss.	12/Aug/2025	08:00	12/Aug/2025	18:00		PLANNED	Requested	
357	RQ228651	OCC_233	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 5 AT FATEHGARH_II(PG)	POWERGRID	D	AMP Work & COE Compliances	11/Aug/2025	18:00	11/Aug/2025	23:00		PLANNED	Requested	
358	RQ228649	OCC_233	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG)	POWERGRID	D	AMP Work & COE Compliances	08/Aug/2025	18:00	08/Aug/2025	23:00		PLANNED	Requested	
359	RQ228354	OCC_233	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT ALIGARH(PG)	POWERGRID	D	Body Protection Modification as technical IOM/ Circulars and Spare Transformer changeover in place of ICT-2 Y-ph unit	07/Aug/2025	08:00	07/Aug/2025	18:00		PLANNED	Requested	
360	RQ228646	OCC_233	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG)	POWERGRID	D	AMP Work & COE Compliances	06/Aug/2025	18:00	06/Aug/2025	23:00		PLANNED	Requested	
361	RQ228330	OCC_233	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BAREILLY_2(PG)	POWERGRID	D	AMP work in ICT-2	06/Aug/2025	10:00	06/Aug/2025	18:00		PLANNED	Requested	
362	RQ228355	OCC_233	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT ALIGARH(PG)	POWERGRID	D	Body Protection Modification as technical IOM/ Circulars	05/Aug/2025	08:00	05/Aug/2025	18:00		PLANNED	Requested	
363	RQ228647	OCC_233	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG)	POWERGRID	D	AMP Work & COE Compliances	04/Aug/2025	18:00	04/Aug/2025	23:00		PLANNED	Requested	
364	RQ228329	OCC_233	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BAREILLY_2(PG)	POWERGRID	D	AMP work of ICT-1	04/Aug/2025	10:00	04/Aug/2025	18:00		PLANNED	Requested	
365	RQ228351	OCC_233	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT LUCKNOW_2(PG)	POWERGRID	D	For spare phase rotation	04/Aug/2025	10:00	04/Aug/2025	18:00		PLANNED	Requested	
366	RQ228648	OCC_233	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG)	POWERGRID	D	AMP Work & COE Compliances	01/Aug/2025	18:00	01/Aug/2025	23:00		PLANNED	Requested	
367	RQ228616	OCC_233	cpcc1_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 1 AT BHIWANI(PG)		D	AMP Work & COE Compliances	19/Aug/2025	09:00	20/Aug/2025	18:00		PLANNED	Requested	
368	RQ228622	OCC_233	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT CHITTORGARH(PG)		D	For amp work	18/Aug/2025	08:00	18/Aug/2025	18:00		PLANNED	Requested	

369	RQ228621	OCC_233	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT CHITTORGARH(PG)		D	for spare switching and amp work	16/Aug/2025	08:00	16/Aug/2025	18:00			PLANNED	Requested	
370	RQ228604	OCC_233	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	07/Aug/2025	17:00	08/Aug/2025	23:00			PLANNED	Requested	
371	RQ228603	OCC_233	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	05/Aug/2025	17:00	06/Aug/2025	23:00			PLANNED	Requested	
372	RQ228602	OCC_233	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	03/Aug/2025	17:00	04/Aug/2025	23:00			PLANNED	Requested	
373	RQ228614	OCC_233	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL)		D	For scheme checking work	03/Aug/2025	09:00	04/Aug/2025	17:00			PLANNED	Requested	
374	RQ228636	OCC_233	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT SIKAR_2(PSTL)		D	PB3TL Construction Work For Integration of 713 & 716 Bays under REZ Ph-III Part B1	03/Aug/2025	09:00	04/Aug/2025	18:00			PLANNED	Requested	
375	RQ228601	OCC_233	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	01/Aug/2025	17:00	02/Aug/2025	23:00			PLANNED	Requested	
376	RQ228635	OCC_233	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT SIKAR_2(PSTL)		D	PB3TL Construction Work For Integration of 713 & 716 Bays under REZ Ph-III Part B1	01/Aug/2025	09:00	02/Aug/2025	18:00			PLANNED	Requested	
377	RQ228613	OCC_233	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL)		D	For scheme checking work	01/Aug/2025	09:00	02/Aug/2025	17:00			PLANNED	Requested	
378	RQ228699	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1-SOHAWAL (PG) CKT-2	POWERGRID	D	FOR AMP of Line Side Equipments .	30/Aug/2025	09:00	30/Aug/2025	18:00			PLANNED	Requested	
379	RQ228595	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-JAULIWI (PG) CKT-2	POWERGRID	D	FOR ATTENDING SHUTDOWN NATURE DEFECTS IN 400KV JAULIWI-BAREILLY CKT-2	27/Aug/2025	09:00	27/Aug/2025	18:00			PLANNED	Requested	
380	RQ229101	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGHARH (PG) CKT-1	POWERGRID	D	AMP of line bay equipment with AMP of non-switchable line reactor at Kanpur	25/Aug/2025	08:00	25/Aug/2025	18:00			PLANNED	Requested	
381	RQ229099	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGHARH (PG) CKT-1	POWERGRID	D	"1 Nos. Line reactor is being installed at Mainpuri end in 400kV Mainpuri-ballgarh Line-1 under SS-103 package. 1.Pre commissioning activities and testing 2.Jumper connections for reactor, CB and reactor isolator and other erection activities 3.Charging of reactor and taking into service. in"	25/Aug/2025	08:00	31/Aug/2025	18:00			PLANNED	Requested	
382	RQ229170	OCC_233	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2	POWERGRID	D	Half Yearly Maintenance work at 400KV GSS, Bhadla	23/Aug/2025	16:00	23/Aug/2025	22:00			PLANNED	Requested	
383	RQ228259	OCC_233	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	POWERGRID	C	For the LILO arrangement of the existing 400kV Dulhasti (NH)-Kishenpur (PG) Ckt-2 at Kishwar Substation, the following activities are to be carried out: differential relay retrofitting, commissioning, and testing at the Dulhasti end, PLCC commissioning at both ends & associated testing works	23/Aug/2025	08:00	30/Aug/2025	18:00	Shutdown required		PLANNED	Requested	
384	RQ228258	OCC_233	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	POWERGRID	C	For the LILO arrangement of the existing 400kV Dulhasti (NH)-Kishenpur (PG) Ckt-2 at Kishwar Substation, the following activities are to be carried out: differential relay retrofitting, commissioning, and testing at the Dulhasti end, PLCC commissioning at both ends & associated testing works	23/Aug/2025	08:00	30/Aug/2025	18:00	Shutdown required		PLANNED	Requested	
385	RQ229110	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-1	POWERGRID	D	AMP OF LINE, LINE REACTOR & REACTOR BAY	23/Aug/2025	08:00	23/Aug/2025	18:00			PLANNED	Requested	
386	RQ229169	OCC_233	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1	POWERGRID	D	Half Yearly Maintenance work at 400KV GSS, Bhadla	22/Aug/2025	16:00	22/Aug/2025	22:00			PLANNED	Requested	
387	RQ228596	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-JAULIWI (PG) CKT-1	POWERGRID	D	AMP work in Transmission line OCC Reference OCC_233.	22/Aug/2025	09:00	22/Aug/2025	18:00			PLANNED	Requested	
388	RQ228141	OCC_233	rappc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1	POWERGRID	D	Tan Delta measurement of CT-9 & 10, CVT-2, Manitenance of CB, DS and relays	22/Aug/2025	08:00	25/Aug/2025	20:00			PLANNED	Requested	
389	RQ228701	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	POWERGRID	D	For conductor De-Stringing & Stringing at Span 6-7.	21/Aug/2025	09:00	24/Aug/2025	18:00			PLANNED	Requested	
390	RQ228922	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-2	POWERGRID	D	Rectification of Sag adjustment plate at loc no 26 and 27.	21/Aug/2025	08:00	21/Aug/2025	18:00			PLANNED	Requested	

391	RQ228921	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-1	POWERGRID	D	Rectification of Sag adjustment plate at loc no 26 and 27.	20/Aug/2025	08:00	20/Aug/2025	18:00		PLANNED	Requested	
392	RQ228810	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY(PG)-MORADABAD(UP) (PG) CKT-1	POWERGRID	D	To attend SD nature defects in the line.	19/Aug/2025	08:00	19/Aug/2025	18:00		PLANNED	Requested	
393	RQ228666	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1-SHAHAJAHANPUR (PG) CKT-1	POWERGRID	D	FOR REPLACEMENT OF DEFECTIVE POLYMER INSULATOR AND AMP OF SUBSTATION EQUIPMENT	18/Aug/2025	09:00	18/Aug/2025	18:00		PLANNED	Requested	
394	RQ228695	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-1	POWERGRID	D	TO PUT INTO NON-AUTO MODE FOR PID TESTING.	18/Aug/2025	09:00	18/Aug/2025	18:00		PLANNED	Requested	
395	RQ228078	OCC_233	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-BASTI(UP) (PG) CKT-1	POWERGRID	D	Planned non auto mode request for PLC of 400 kv D/C (Quad moose) Tanda-Gonda T/L of SEUPPTCL	18/Aug/2025	08:00	19/Aug/2025	18:00		PLANNED	Requested	
396	RQ228142	OCC_233	rappc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1	POWERGRID	D	an Delta measurement of CT-3 & 5, CVT-1, Manitenance of CB, DS and relays	18/Aug/2025	08:00	21/Aug/2025	20:00		PLANNED	Requested	
397	RQ229108	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-3	POWERGRID	D	AMP of line bay equipment with AMP of non-switchable line reactor at Kanpur	18/Aug/2025	08:00	18/Aug/2025	18:00		PLANNED	Requested	
398	RQ228923	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-1	POWERGRID	D	For Porcelain to Polymer Insulator replacement works	18/Aug/2025	08:00	19/Aug/2025	18:00		PLANNED	Requested	
399	RQ228080	OCC_233	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-1	POWERGRID	D	Planned non auto mode request for PLC of 400 kv D/C (Quad moose) Tanda-Gonda T/L of SEUPPTCL	18/Aug/2025	08:00	19/Aug/2025	18:00		PLANNED	Requested	
400	RQ229038	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1	POWERGRID	D	For Stringing/ Construction of 765kv Neemrana II-Bareilly line	17/Aug/2025	06:00	19/Aug/2025	19:00		PLANNED	Requested	
401	RQ229260	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-KOTA (PG) CKT-1	POWERGRID	C	Airport Diversion work	15/Aug/2025	08:00	24/Aug/2025	18:00	S/D of 400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) ckt 1 is required simultaneously.In addition to that Auto mode of other charged ckt 400 kv Kota Jaipur south is required on off mode.	PLANNED	Requested	
402	RQ229100	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-2	POWERGRID	C	1.Erection of HV and Neutral Bushings in new line reactor in 400kv Mainpuri-Ballabgarh Line-1.under SS-103 package	15/Aug/2025	08:00	22/Aug/2025	18:00		PLANNED	Requested	
403	RQ229259	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-2	POWERGRID	C	Airport Diversion work	15/Aug/2025	08:00	24/Aug/2025	18:00	S/D of 400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-2 is required simultaneously. In addition to that Auto mode of other charged ckt 400 kv Kota Jaipur south is required on off mode.	PLANNED	Requested	
404	RQ229268	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1	POWERGRID	C	Diversion work of NHAI,PIU Sohana	14/Aug/2025	08:00	30/Aug/2025	18:00		PLANNED	Requested	
405	RQ229271	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-2	POWERGRID	C	HIRDC diversion work	14/Aug/2025	08:00	30/Aug/2025	18:00		PLANNED	Requested	
406	RQ228842	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-2	POWERGRID	D	DTPC installation and testing under process Bus scheme & AMP of line bay at Panki end	14/Aug/2025	08:00	14/Aug/2025	18:00		PLANNED	Requested	
407	RQ229269	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2	POWERGRID	C	Diversion work of NHAI,PIU Sohana	14/Aug/2025	08:00	30/Aug/2025	18:00		PLANNED	Requested	
408	RQ229270	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-1	POWERGRID	C	HIRDC diversion work	14/Aug/2025	08:00	30/Aug/2025	18:00		PLANNED	Requested	
409	RQ228848	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-KANPUR (PG) CKT-2	POWERGRID	D	DTPC installation and testing under process Bus scheme	13/Aug/2025	09:00	13/Aug/2025	14:00		PLANNED	Requested	
410	RQ228692	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-1	POWERGRID	D	FOR ATTENDING SHUTDOWN NATURE DEFECTS.	13/Aug/2025	09:00	13/Aug/2025	18:00		PLANNED	Requested	
411	RQ228690	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-SOHAWAL (PG) CKT-2	POWERGRID	D	FOR ATTENDING SHUTDOWN NATURE DEFECTS and AMP.	12/Aug/2025	09:00	12/Aug/2025	18:00		PLANNED	Requested	
412	RQ228847	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-KANPUR (PG) CKT-1	POWERGRID	D	DTPC installation and testing under process Bus scheme	12/Aug/2025	09:00	12/Aug/2025	14:00		PLANNED	Requested	
413	RQ228924	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1	POWERGRID	D	For Porcelain to Polymer Insulator replacement works	12/Aug/2025	08:00	13/Aug/2025	18:00		PLANNED	Requested	
414	RQ228700	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1	POWERGRID	D	For attending S/D nature defects.	11/Aug/2025	09:00	13/Aug/2025	18:00		PLANNED	Requested	

415	RQ228860	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-AGRA (PG) CKT-1	POWERGRID	D	DTPC installation and testing under process Bus scheme	11/Aug/2025	09:00	11/Aug/2025	14:00		PLANNED	Requested	
416	RQ228686	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-SOHAWAL (PG) CKT-1	POWERGRID	D	FOR ATTENDING SHUTDOWN NATURE DEFECTS AND AMP.	11/Aug/2025	09:00	11/Aug/2025	18:00		PLANNED	Requested	
417	RQ228925	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-1	POWERGRID	D	Diamond formation works. Shutdown of both the ckt required simultaneously.	11/Aug/2025	08:00	11/Aug/2025	18:00		PLANNED	Requested	
418	RQ228926	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-2	POWERGRID	D	"Diamond formation works. Shutdown of both the ckt required simultaneously. Replacement of damaged conductor by Kanpur TLM. "	11/Aug/2025	08:00	11/Aug/2025	18:00		PLANNED	Requested	
419	RQ229064	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHAGARH (PG) CKT-3	POWERGRID	D	DTPC installation and testing under process Bus scheme	10/Aug/2025	09:00	10/Aug/2025	14:00		PLANNED	Requested	
420	RQ228597	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-JAULIJI (PG) CKT-2	POWERGRID	D	Line Side Bay AMP work and Distance Relay (P444) Firmware Upgradation work as per Technical Circular	10/Aug/2025	08:00	10/Aug/2025	18:00		PLANNED	Requested	
421	RQ229041	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHAGARH (PG) CKT-3	POWERGRID	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	10/Aug/2025	06:00	12/Aug/2025	19:00		PLANNED	Requested	
422	RQ229040	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHAGARH (PG) CKT-2	POWERGRID	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	10/Aug/2025	06:00	12/Aug/2025	19:00		PLANNED	Requested	
423	RQ229063	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHAGARH (PG) CKT-2	POWERGRID	D	DTPC installation and testing under process Bus scheme	09/Aug/2025	09:00	09/Aug/2025	14:00		PLANNED	Requested	
424	RQ228816	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-2	POWERGRID	D	To attend SD nature defects in the line.	09/Aug/2025	08:00	09/Aug/2025	18:00		PLANNED	Requested	
425	RQ229039	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHAGARH (PG) CKT-1	POWERGRID	D	DTPC installation and testing under process Bus scheme	08/Aug/2025	09:00	08/Aug/2025	14:00		PLANNED	Requested	
426	RQ228837	OCC_233	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ANPARA(UP) (PG) CKT-1	POWERGRID	C	BUS-02 ISOLATOR OF ANPARA LINE CHANGE	08/Aug/2025	08:00	11/Aug/2025	18:00	BUS-02 ISOLATOR OF ANPARA LINE CHANGE	PLANNED	Requested	
427	RQ229194	OCC_233	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-RIHAND(NT) (PG) CKT-2	POWERGRID	C	Isolator 589B replacement work 400KV stage-1 Rihand	08/Aug/2025	08:00	12/Aug/2025	18:00	This Isolator is almost 40 years old & early replacement is required for ensuring reliable operation and also contract is expiring soon.	PLANNED	Requested	
428	RQ228753	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-SOHAWAL (PG) CKT-1	POWERGRID	D	For replacement of flashover insulator	08/Aug/2025	08:00	08/Aug/2025	18:00		PLANNED	Requested	
429	RQ228815	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-1	POWERGRID	D	To attend SD nature defects in the line.	08/Aug/2025	08:00	08/Aug/2025	18:00		PLANNED	Requested	
430	RQ229059	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1	POWERGRID	D	RECTIFICATION OF S/D NATURE DEFECTS	07/Aug/2025	09:00	07/Aug/2025	18:00		PLANNED	Requested	
431	RQ228863	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	POWERGRID	D	DTPC installation and testing under process Bus scheme	07/Aug/2025	09:00	07/Aug/2025	14:00		PLANNED	Requested	
432	RQ229106	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHAGARH (PG) CKT-1	POWERGRID	C	1.Erection of HV and Neutral Bushings in new line reactor in 400kV Mainpuri-Ballabgarh Line-1.under SS-103 package	07/Aug/2025	08:00	14/Aug/2025	18:00		PLANNED	Requested	
433	RQ228715	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-1	POWERGRID	D	Attending Discharged Air Cell in Non-Switchable Line Reactor at GIS Kanpur End	06/Aug/2025	09:00	06/Aug/2025	18:00		PLANNED	Requested	
434	RQ228915	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHAHJAHANPUR-BAREILLY (PG) CKT-2	POWERGRID	D	amp of line bay equipments	05/Aug/2025	10:00	05/Aug/2025	17:00		PLANNED	Requested	
435	RQ228890	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-1	POWERGRID	D	TLA installation at Tower No. 184, 189,199, 220 and Disc Insulator replacement at Loc No-52,64	05/Aug/2025	09:00	08/Aug/2025	18:00	Kindly approve	PLANNED	Requested	
436	RQ229060	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2	POWERGRID	D	RECTIFICATION OF S/D NATURE DEFECTS	05/Aug/2025	09:00	05/Aug/2025	18:00		PLANNED	Requested	
437	RQ229291	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-2	POWERGRID	D	stringing work	05/Aug/2025	08:00	07/Aug/2025	18:00		PLANNED	Requested	
438	RQ228867	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-1	POWERGRID	D	"Testing of DTPC scheme (under Process Bus) at Kanpur & Panki(UP) & AMP of line bay at Panki end	05/Aug/2025	08:00	05/Aug/2025	18:00		PLANNED	Requested	
439	RQ229292	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-3	POWERGRID	D	stringing work	05/Aug/2025	08:00	07/Aug/2025	18:00		PLANNED	Requested	
440	RQ228913	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-BASTI(UP) (PG) CKT-1	POWERGRID	C	Bus-bar relay retro-fitting work	04/Aug/2025	09:00	05/Aug/2025	18:00		PLANNED	Requested	
441	RQ228639	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_2- LUCKNOW_1 (PG) CKT-2	POWERGRID	C	For 400kV Busbar protection retrofitting, Old LBB relay dismantling, and installation Testing & Commissioning of new PU A & B in Main Bay	04/Aug/2025	09:00	05/Aug/2025	19:00		PLANNED	Requested	

442	RQ228836	OCC_233	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ANPARA(UP) (PG) CKT-1	POWERGRID	C	BUS-01 ISOLATOR REPLACEMENT	04/Aug/2025	08:00	07/Aug/2025	18:00	LINE SHUTDOWN REQUIRED	PLANNED	Requested		
443	RQ229191	OCC_233	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-RIHAND(NT) (PG) CKT-2	POWERGRID	C	Isolator 689A replacement work 400KVSWYD stage-1 Rihand,	04/Aug/2025	08:00	08/Aug/2025	18:00	This Isolator is almost 40 years old & early replacement is required for ensuring reliable operation and also contract is expiring soon.	PLANNED	Requested		
444	RQ228759	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	POWERGRID	C	SS103 400kv Allahabad Kanpur-2 LR commissioning works.	04/Aug/2025	08:00	17/Aug/2025	18:00		PLANNED	Requested		
445	RQ228841	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-2	POWERGRID	C	Interrupter overhauling of all three phases of Tie-Bay-405- Circuit Breaker at Kanpur. (Make-CGL). Continuous s/d of 400kv Fatehpur-Panki-2 line is required.	04/Aug/2025	08:00	09/Aug/2025	18:00		PLANNED	Requested		
446	RQ228870	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-2	POWERGRID	D	DTPC installation and testing under process Bus scheme & line amp at both ends	03/Aug/2025	08:00	03/Aug/2025	18:00		PLANNED	Requested		
447	RQ228869	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-1	POWERGRID	D	DTPC installation and testing under process Bus scheme & line amp at both ends	02/Aug/2025	08:00	02/Aug/2025	18:00		PLANNED	Requested		
448	RQ228689	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1	POWERGRID	C	To facilitate the Tower Erection and Stringing work of "Route Diversion work at Loc no 39 of 400kV Banala - Amritsar - Hamirpur TL"	01/Aug/2025	09:00	20/Aug/2025	18:00	Under construction head , Kindly approve	PLANNED	Requested		
449	RQ228688	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAMIRPUR-PARBATI POOLING BANALA (PG) CKT-1	POWERGRID	C	To facilitate the Tower Erection and Stringing work of "Route Diversion work at Loc no 39 of 400kV Banala - Amritsar - Hamirpur TL"	01/Aug/2025	09:00	20/Aug/2025	18:00	Under construction head , Kindly approve	PLANNED	Requested		
450	RQ228645	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-LUCKNOW_2 (PG) CKT-2	POWERGRID	D	AMP OF LUCKNOW KANPUR CKT 2 AT LUCKNOW 765 KV	01/Aug/2025	09:00	01/Aug/2025	18:00		PLANNED	Requested		
451	RQ228638	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_2- LUCKNOW_1 (PG) CKT-1	POWERGRID	C	For 400kV Busbar protection retrofitting, Old LBB relay dismantling, and installation Testing & Commissioning of new PU A & B in Main Bay	01/Aug/2025	09:00	02/Aug/2025	19:00		PLANNED	Requested		
452	RQ228694	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	POWERGRID	D	AR in Non auto mode required for stringing of balance portion of the 2nd ckt of 400KV D/C Dulhasti Kishenpur -II.	01/Aug/2025	08:00	31/Aug/2025	18:00	Under construction head Kindly approve	PLANNED	Requested		
453	RQ228691	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	POWERGRID	C	SD required for stringing of balance portion of the 2nd ckt of 400KV D/C Dulhasti Kishenpur -II.	01/Aug/2025	08:00	31/Aug/2025	18:00	Under construction head, Kindly approve	PLANNED	Requested		
454	RQ228737	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1	POWERGRID	C	To facilitate the Tower Erection and Stringing work of "Route Diversion work at Loc no 39 of 400kV Banala - Amritsar - Hamirpur TL" due to sinking of tower Loc No 39 caused by nearby hill sinking	01/Aug/2025	08:00	20/Aug/2025	18:00	Under construction Head Kindly approve	PLANNED	Requested		
455	RQ228736	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAMIRPUR-PARBATI POOLING BANALA (PG) CKT-1	POWERGRID	C	To facilitate the Tower Erection and Stringing work of "Route Diversion work at Loc no 39 of 400kV Banala - Amritsar - Hamirpur TL" due to sinking of tower Loc No 39 caused by nearby hill sinking	01/Aug/2025	08:00	20/Aug/2025	18:00	Under construction Head Kindly approve	PLANNED	Requested		
456	RQ228654	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1	POWERGRID	D	AR Non Auto mode required for OPGW installation works under ULDC scheme.	01/Aug/2025	08:00	31/Aug/2025	18:00	Under construction head Kindly approve	PLANNED	Requested		
457	RQ228760	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	POWERGRID	D	SS103 Package Line Reactor related construction activity at Allahabad SS	01/Aug/2025	08:00	01/Aug/2025	18:00		PLANNED	Requested		
458	RQ229263	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-DEHRADUN (PG) CKT-1	POWERGRID	C	NHAI Diversion Work	01/Aug/2025	08:00	15/Aug/2025	18:00		PLANNED	Requested		
459	RQ228663	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-NAKODAR(PSG) (PG) CKT-1	POWERGRID	D	AR Non Auto mode required for OPGW installation works under ULDC scheme.	01/Aug/2025	08:00	31/Aug/2025	18:00	Under construction head Kindly approve	PLANNED	Requested		
460	RQ228671	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-NAKODAR(PSG) (PG) CKT-1	POWERGRID	D	Shutdown required for OPGW installation works under ULDC scheme.	01/Aug/2025	08:00	05/Aug/2025	18:00	Under Construction head. Kindly approve	PLANNED	Requested		
461	RQ228655	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-2	POWERGRID	D	AR Non Auto mode required for OPGW installation works under ULDC scheme.	01/Aug/2025	08:00	31/Aug/2025	18:00	Under construction head Kindly approve	PLANNED	Requested		
462	RQ229264	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-SAHARANPUR (PG) CKT-1	POWERGRID	C	NHAI Diversion Work	01/Aug/2025	08:00	15/Aug/2025	18:00		PLANNED	Requested		
463	RQ229042	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHARGARH (PG) CKT-1	POWERGRID	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	01/Aug/2025	06:00	03/Aug/2025	19:00		PLANNED	Requested		

464	RQ229043	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-2	POWERGRID	D	For Stringing/ Construction of 765kv Neemrana II-Bareilly line	01/Aug/2025	06:00	03/Aug/2025	19:00			PLANNED	Requested	
465	RQ229198	OCC_233	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAIWEST(RW)-GSS PACHPADRA (RS) CKT-1	RRVPNL	D	Planned Maintenance	30/Aug/2025	08:00	30/Aug/2025	18:00			PLANNED	Requested	
466	RQ229208	OCC_233	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAIWEST(RW)-JODHPUR (RS) CKT-1	RRVPNL	D	Planned Maintenance	29/Aug/2025	08:00	29/Aug/2025	18:00			PLANNED	Requested	
467	RQ229056	OCC_233	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-HEERAPURA (RS) CKT-2	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF ASSOCIATED BAY EQUIPMENTS	29/Aug/2025	08:00	29/Aug/2025	18:00			PLANNED	Requested	
468	RQ229218	OCC_233	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARMER(RS)-RAJWEST(RW) (RS) CKT-1	RRVPNL	D	Planned Maintenance	28/Aug/2025	08:00	28/Aug/2025	18:00			PLANNED	Requested	
469	RQ229054	OCC_233	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-AJMER (RS) CKT-1	RRVPNL	D	Quarterly maintenance work	25/Aug/2025	08:00	25/Aug/2025	18:00			PLANNED	Requested	
470	RQ229213	OCC_233	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-HEERAPURA (RS) CKT-1	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY EQUIPMENTS	25/Aug/2025	08:00	25/Aug/2025	18:00			PLANNED	Requested	
471	RQ229166	OCC_233	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-DEEDWANA(MTS) (RS) CKT-1	RRVPNL	D	Routine Bay Maintenance Work	23/Aug/2025	16:00	23/Aug/2025	22:00			PLANNED	Requested	
472	RQ229183	OCC_233	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-1	RRVPNL	D	Routine Bay Maintenance Work	22/Aug/2025	16:00	22/Aug/2025	23:00			PLANNED	Requested	
473	RQ229055	OCC_233	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-AJMER (RS) CKT-2	RRVPNL	D	Quarterly maintenance work	22/Aug/2025	08:00	22/Aug/2025	18:00			PLANNED	Requested	
474	RQ229175	OCC_233	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-AJMER (RS) CKT-2	RRVPNL	D	Half Yearly maintenance work of associated equipments of 400 kv Ajmer-Phagi-II Line & Main Bay (410) to be carried out by M/s Kay Cee Energy Infra Ltd, Kota	21/Aug/2025	08:00	21/Aug/2025	18:00			PLANNED	Requested	
475	RQ229214	OCC_233	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-RATANGARH (RS) CKT-1	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY EQUIPMENTS	21/Aug/2025	08:00	21/Aug/2025	18:00			PLANNED	Requested	
476	RQ229138	OCC_233	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HEERAPURA-HINDAUN (RS) CKT-1	RRVPNL	D	Halfyearly Maintenance and Testing of EHV Equipments	21/Aug/2025	08:00	21/Aug/2025	18:00			PLANNED	Requested	
477	RQ229176	OCC_233	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-BIKANER(RS) (RS) CKT-1	RRVPNL	D	Routine Bay Maintenance Work	21/Aug/2025	08:00	21/Aug/2025	18:00			PLANNED	Requested	
478	RQ229142	OCC_233	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	D	Annual maintenance and testing of Line equipments (CVT, CT and Line isolators)	21/Aug/2025	08:00	21/Aug/2025	18:00			PLANNED	Requested	
479	RQ229168	OCC_233	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH SCTPS(RVUN)-BIKANER(RS) (RS) CKT-2	RRVPNL	D	Routine Bay Maintenance Work	20/Aug/2025	16:00	20/Aug/2025	22:00			PLANNED	Requested	
480	RQ229139	OCC_233	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HINDAUN(RS)-CHHABRA(RVUN) (RS) CKT-1	RRVPNL	D	Halfyearly Maintenance and Testing of EHV Equipments	20/Aug/2025	08:00	20/Aug/2025	18:00			PLANNED	Requested	
481	RQ229141	OCC_233	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-KALISINDH (RS) CKT-2	RRVPNL	D	For R&M works e.g.tightening / replacement of spacers.	20/Aug/2025	08:00	20/Aug/2025	18:00			PLANNED	Requested	
482	RQ229167	OCC_233	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH SCTPS(RVUN)-BIKANER(RS) (RS) CKT-1	RRVPNL	D	Routine Bay Maintenance Work	19/Aug/2025	16:00	19/Aug/2025	22:00			PLANNED	Requested	
483	RQ229140	OCC_233	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-KALISINDH (RS) CKT-1	RRVPNL	D	For R&M works e.g.tightening / replacement of spacers.	19/Aug/2025	08:00	19/Aug/2025	18:00			PLANNED	Requested	
484	RQ229181	OCC_233	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-SIKAR(PG) (RS) CKT-1	RRVPNL	D	Routine Bay Maintenance Work	18/Aug/2025	16:00	18/Aug/2025	23:00			PLANNED	Requested	
485	RQ229180	OCC_233	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER-BHILWARA (RS) CKT-2	RRVPNL	D	Half Yearly maintenance work of associated equipments of 400 kv Ajmer-Bhilwara-II Line & Main Bay (404) to be carried out by M/s Kay Cee Energy Infra Ltd, Kota	18/Aug/2025	08:00	18/Aug/2025	18:00			PLANNED	Requested	
486	RQ229220	OCC_233	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-2	RRVPNL	C	Replacement/rectification of damaged Optical ground Wire(OPGW) and related hardware , including stringing and re-stringing, at loc no 6 to 9 and 19 to 20 . Of 400 KV D/C KANKANI - PACHPDRA - JODHPUR-II LINE LILI section	18/Aug/2025	08:00	20/Aug/2025	18:00			PLANNED	Requested	
487	RQ229210	OCC_233	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-2	RRVPNL	D	Raplacement work of burnt and damaged isolators	18/Aug/2025	08:00	19/Aug/2025	18:00			PLANNED	Requested	

								Replacement/rectification of damaged Optical ground Wire(OPGW) and related hardware , including stringing and re-stringing, at loc no 6 to 9 and 19 to 20 . Of 400 KV D/C KANKANI - PACHPDRA - JODHPUR-II LINE LILI section									
488	RQ229197	OCC_233	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKANI-GSS PACHPADRA (RS) CKT-1	RRVPNL	C		18/Aug/2025	08:00	20/Aug/2025	18:00			PLANNED	Requested	
489	RQ229182	OCC_233	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-SIKAR(PG) (RS) CKT-2	RRVPNL	D	Routine Bay Maintenance Work	14/Aug/2025	16:00	14/Aug/2025	23:00			PLANNED	Requested	
490	RQ229172	OCC_233	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-RAMGARH (RS) CKT-2	RRVPNL	D	Half Yearly Maintenance work at 400KV GSS, Bhadla	14/Aug/2025	16:00	14/Aug/2025	23:00			PLANNED	Requested	
491	RQ229171	OCC_233	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-RAMGARH (RS) CKT-1	RRVPNL	D	Half Yearly Maintenance work at 400KV GSS, Bhadla	13/Aug/2025	16:00	13/Aug/2025	23:00			PLANNED	Requested	
492	RQ229209	OCC_233	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-1	RRVPNL	D	Raplacement work of burnt and damaged isolators	13/Aug/2025	08:00	14/Aug/2025	18:00			PLANNED	Requested	
493	RQ229184	OCC_233	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-MERTA (RS) CKT-1	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY EQUIPMENTS alongwith line reactor at Merta end	12/Aug/2025	08:00	12/Aug/2025	18:00			PLANNED	Requested	
494	RQ229173	OCC_233	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-JODHPUR (RS) CKT-1	RRVPNL	D	Half Yearly Maintenance work at 400KV GSS, Bhadla	11/Aug/2025	16:00	12/Aug/2025	23:00			PLANNED	Requested	
495	RQ229204	OCC_233	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-KANKANI (RS) CKT-1	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY EQUIPMENTS	11/Aug/2025	08:00	11/Aug/2025	18:00			PLANNED	Requested	
496	RQ229201	OCC_233	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-JAISALMER (RS) CKT-1	RRVPNL	D	To attend damaged spacer of Quad moose Akal- Kakani line at various locations	10/Aug/2025	14:00	14/Aug/2025	20:00			PLANNED	Requested	
497	RQ229174	OCC_233	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-MERTA (RS) CKT-1	RRVPNL	D	Half Yearly Maintenance work at 400KV GSS, Bhadla	06/Aug/2025	16:00	07/Aug/2025	23:00			PLANNED	Requested	
498	RQ229137	OCC_233	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-CHHABRA SCTPS (RS) CKT-2	RRVPNL	D	For Attending broken OPGW at section A3- Gentry & and other R&M works e.g.tightening/ replacement of spacers.	06/Aug/2025	08:00	06/Aug/2025	18:00			PLANNED	Requested	
499	RQ229205	OCC_233	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-KANKANI (RS) CKT-1	RRVPNL	D	To attend damaged spacer of Quad moose Akal- Kakani line at various locations	05/Aug/2025	14:00	14/Aug/2025	20:00			PLANNED	Requested	
500	RQ229202	OCC_233	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKANI-JAISALMER (RS) CKT-2	RRVPNL	D	To attend damaged spacer of Quad moose Akal- Kakani line at various locations	05/Aug/2025	14:00	09/Aug/2025	20:00			PLANNED	Requested	
501	RQ229136	OCC_233	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-CHHABRA SCTPS (RS) CKT-1	RRVPNL	D	For R&M works e.g.tightening / replacement of spacers.	05/Aug/2025	08:00	05/Aug/2025	18:00			PLANNED	Requested	
502	RQ229165	OCC_233	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-2	RRVPNL	D	Half Yearly Maintenance work at both end	04/Aug/2025	18:00	05/Aug/2025	23:00			PLANNED	Requested	
503	RQ229200	OCC_233	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABAI(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-2	RRVPNL	C	Shutdown is required from 25.07.25 to 27.07.25 For drop down jumper at crossing point of both 400 kV lines (i.e. of circuit-1 400 of kV D/C SCTPS-Babai line and circuit-1 of 400 kV STPS-Ratangarh Line) between Loc. No. AP-13/0 to AP-13/0 of circuit-1 400 of kV D/C SCTPS-Babai line and between Loc. No. 100 to 101 to circuit-1 of 400 kV STPS-Ratangarh Line for For Temporary arrangement on 400KV D/C Quad Moose Suratgarh SCTPS- Babai line for power evacuation from Suratgarh SCTPS.	01/Aug/2025	08:00	03/Aug/2025	18:00			PLANNED	Requested	
504	RQ229199	OCC_233	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABAI(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-1	RRVPNL	C	Shutdown is required from 25.07.25 to 27.07.25 For drop down jumper at crossing point of both 400 kV lines (i.e. of circuit-1 400 of kV D/C SCTPS-Babai line and circuit-1 of 400 kV STPS-Ratangarh Line) between Loc. No. AP-13/0 to AP-13/0 of circuit-1 400 of kV D/C SCTPS-Babai line and between Loc. No. 100 to 101 to circuit-1 of 400 kV STPS-Ratangarh Line for For Temporary arrangement on 400KV D/C Quad Moose Suratgarh SCTPS- Babai line for power evacuation from Suratgarh SCTPS.	01/Aug/2025	08:00	03/Aug/2025	18:00			PLANNED	Requested	
505	RQ229253	OCC_233	sldcuk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RISHIKESH(UK)-NEHTAUR(UP) (UK) CKT-1	PTCUL	D	Replacement of insulators.	29/Aug/2025	08:00	29/Aug/2025	17:00			PLANNED	Requested	
506	RQ229265	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-MUZAFFARNAGAR(UP) (PTCUL) CKT-1	PTCUL	C	NHAI Diversion Work	15/Aug/2025	08:00	25/Aug/2025	18:00			PLANNED	Requested	

507	RQ228556	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-DEEDWANA(MTS) (RS) CKT-1	D	For OPGW installation works - for creation of Repeater of S2-B2, Line-2	29/Aug/2025	08:00	29/Aug/2025	18:00	Shutdown for Joint Box at Crossing location of S2-B2, Line-2	PLANNED	Requested		
508	RQ229072	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-2	D	Rectification of S/D based defects of the line	28/Aug/2025	09:00	28/Aug/2025	18:00	Kindly approve.	PLANNED	Requested		
509	RQ229086	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-SAMBA(PG) (NRSS XXIX) CKT-2	D	For AMP of Line Reactor-2, Line equipment & replacement of PRD micro switches.	26/Aug/2025	09:00	26/Aug/2025	17:00	Kindly approve.	PLANNED	Requested		
510	RQ228370	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-2	D	Attending COE Protection Observations	25/Aug/2025	17:00	26/Aug/2025	23:00		PLANNED	Requested		
511	RQ229071	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-1	D	Rectification of S/D based defects of the line/Replacement of broken insulator	25/Aug/2025	09:00	25/Aug/2025	18:00	Kindly approve.	PLANNED	Requested		
512	RQ229085	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-SAMBA(PG) (NRSS XXIX) CKT-1	D	For AMP of Line Reactor-1, Line equipment & replacement of PRD micro switches.	25/Aug/2025	09:00	25/Aug/2025	17:00	Kindly approve.	PLANNED	Requested		
513	RQ229070	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH-WAGOORA (PG) CKT-1	D	Rectification of S/D based defects of the line	24/Aug/2025	09:00	24/Aug/2025	18:00	Kindly approve.	PLANNED	Requested		
514	RQ228369	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-1	D	Attending COE Protection Observations	23/Aug/2025	17:00	24/Aug/2025	23:00		PLANNED	Requested		
515	RQ229073	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH-WAGOORA (PG) CKT-2	D	Rectification of S/D based defects of the line	22/Aug/2025	09:00	22/Aug/2025	18:00	Kindly approve.	PLANNED	Requested		
516	RQ228368	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLAYAT SOLAR NTPC_1 (NTPC_KOLAYAT SL)-BHADLA_2 (PG) (NTPC_KOLAYAT SL) CKT-1	D	Replacement of M2 Differential Relay	21/Aug/2025	17:00	22/Aug/2025	23:00		PLANNED	Requested		
517	RQ229076	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-2	D	Rectification of S/D based defects of the line	21/Aug/2025	09:00	21/Aug/2025	18:00	Kindly approve.	PLANNED	Requested		
518	RQ229088	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-SAMBA(PG) (NRSS XXIX) CKT-2	D	For AMP of Line Equipment	20/Aug/2025	09:00	20/Aug/2025	17:00	Kindly approve.	PLANNED	Requested		
519	RQ229087	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-SAMBA(PG) (NRSS XXIX) CKT-1	D	For AMP of Line Equipment	19/Aug/2025	09:00	19/Aug/2025	17:00	Kindly approve.	PLANNED	Requested		
520	RQ228475	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1	D	To attend shutdown nature defects by Ajmer & Relay setting modification and relay testing by Ajmer Substation	18/Aug/2025	08:00	19/Aug/2025	18:00	A/R to be kept off of other charged circuit during shutdown period from both ends as safety measures	PLANNED	Requested		
521	RQ229066	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-2	D	For identified line maintenance work (Tightening work, HW fitting etc fixing work).	18/Aug/2025	08:00	19/Aug/2025	18:00	Kindly approve.	PLANNED	Requested		
522	RQ229065	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-1	D	For identified line maintenance work (Tightening work, HW fitting etc fixing work).	16/Aug/2025	08:00	17/Aug/2025	18:00	Kindly approve.	PLANNED	Requested		
523	RQ228474	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1	D	To attend shutdown nature defects	14/Aug/2025	08:00	14/Aug/2025	18:00	A/R to be kept off of other charged circuit during shutdown period from both ends as safety measures	PLANNED	Requested		
524	RQ228394	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTESWAR(TH)-KOTESHWAR(PG) (PG) CKT-1	D	Testing of CVT in view of variation in Ph-Ph voltage at yard end	13/Aug/2025	09:00	13/Aug/2025	18:00		PLANNED	Requested		
525	RQ228473	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1	D	To attend shutdown nature defects by Ajmer & Relay setting modification and relay testing by Substation	13/Aug/2025	08:00	14/Aug/2025	18:00	A/R to be kept off of other charged circuit during shutdown period from both ends as safety measures	PLANNED	Requested		
526	RQ229084	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-NAKODAR(PSG) (PG) CKT-1	D	A/R in Non auto mode for safety purpose.	12/Aug/2025	09:00	12/Aug/2025	18:00	Kindly approve.	PLANNED	Requested		
527	RQ229083	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-DHANANSU(PG) (PG) CKT-1	D	S/D Nature Defect Rectification & Fixing of Horizontal pilots in Tr. Line	12/Aug/2025	09:00	12/Aug/2025	18:00	Kindly approve.	PLANNED	Requested		
528	RQ228472	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2	D	To attend shutdown nature defects	12/Aug/2025	08:00	12/Aug/2025	18:00	A/R to be kept off of other charged circuit during shutdown period from both ends as safety measures	PLANNED	Requested		
529	RQ229081	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-NAKODAR(PSG) (PG) CKT-1	D	S/D Nature Defect Rectification & Fixing of Horizontal pilots in Tr. Line	11/Aug/2025	09:00	11/Aug/2025	18:00	Kindly approve.	PLANNED	Requested		
530	RQ229082	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-DHANANSU(PG) (PG) CKT-1	D	A/R in Non auto mode for safety purpose.	11/Aug/2025	09:00	11/Aug/2025	18:00	Kindly approve.	PLANNED	Requested		

531	RQ228471	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1		D	To attend shutdown nature defects	11/Aug/2025	08:00	11/Aug/2025	18:00	A/R to be kept off of other charged circuit during shutdown period from both ends as safety measures	PLANNED	Requested		
532	RQ229069	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1		D	Rectification of S/D based defects of the line/	06/Aug/2025	09:00	06/Aug/2025	18:00	Kindly approve.	PLANNED	Requested		
533	RQ228534	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-RISHIKESH(UK) (PG) CKT-1		D	relay retrofitment work	02/Aug/2025	09:00	02/Aug/2025	18:00		PLANNED	Requested		
534	RQ228533	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-MUZAFFARNAGAR(UP) (PTCUL) CKT-1		D	relay retrofitment work	01/Aug/2025	09:00	01/Aug/2025	18:00		PLANNED	Requested		
535	RQ228554	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH(PG) (DTL) CKT-2		D	For OPGW replacement works from TN-48 to TN-47	01/Aug/2025	08:00	02/Aug/2025	18:00	Non-Auto required for OPGW replacement works	PLANNED	Requested		
536	RQ228555	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-DEEDWANA(MTS) (RS) CKT-1		D	For OPGW installation works - for creation of Repeater of S2-B2, Line-2	01/Aug/2025	08:00	28/Aug/2025	18:00	Non-Auto required for OPGW installation works	PLANNED	Requested		
537	RQ228553	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH(PG) (DTL) CKT-1		D	For OPGW replacement works from TN-48 to TN-47	01/Aug/2025	08:00	02/Aug/2025	18:00	Non-Auto required for OPGW replacement works	PLANNED	Requested		
538	RQ228257	OCC_233	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2	PSTCL	D	For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	28/Aug/2025	08:00	28/Aug/2025	18:00		PLANNED	Requested		
539	RQ228255	OCC_233	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2	PSTCL	D	For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	25/Aug/2025	08:00	25/Aug/2025	18:00		PLANNED	Requested		
540	RQ228253	OCC_233	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	PSTCL	D	For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	21/Aug/2025	08:00	21/Aug/2025	18:00		PLANNED	Requested		
541	RQ228193	OCC_233	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	PSTCL	D	For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	19/Aug/2025	08:00	19/Aug/2025	18:00		PLANNED	Requested		
542	RQ228186	OCC_233	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-2	PSTCL	D	For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	18/Aug/2025	08:00	18/Aug/2025	18:00		PLANNED	Requested		
543	RQ228183	OCC_233	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-2	PSTCL	D	For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	11/Aug/2025	08:00	11/Aug/2025	18:00		PLANNED	Requested		
544	RQ228181	OCC_233	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-1	PSTCL	D	For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	04/Aug/2025	08:00	04/Aug/2025	18:00		PLANNED	Requested		
545	RQ228180	OCC_233	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-1	PSTCL	D	For General Maintenance Jumper Tightening, Disc cleaning and Tree Trimming	01/Aug/2025	08:00	01/Aug/2025	18:00		PLANNED	Requested		
546	RQ229252	OCC_233	sldcuk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-RISHIKESH(UK) (PG) CKT-1	POWERGRID	D	To replace insulator and Preventive Maintenance	28/Aug/2025	08:00	28/Aug/2025	17:00		PLANNED	Requested		
547	RQ229266	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-RISHIKESH(UK) (PG) CKT-1	POWERGRID	C	NHAI Diversion Work	15/Aug/2025	08:00	25/Aug/2025	18:00		PLANNED	Requested		
548	RQ228895	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NUHIAWALI(HV)-FATEHABAD(PG) (HV) CKT-1	HVPNL	D	AMP of Line equipments	25/Aug/2025	09:00	25/Aug/2025	17:00	Kindly approve	PLANNED	Requested		
549	RQ228157	OCC_233	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-2	HVPNL	D	For Testing of PLCC Panels by firm Engg both End on daily basis.	20/Aug/2025	09:00	21/Aug/2025	17:00		PLANNED	Requested		
550	RQ228156	OCC_233	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-1	HVPNL	D	For Testing of PLCC Panels by firm Engg both End on daily basis.	18/Aug/2025	09:00	19/Aug/2025	17:00		PLANNED	Requested		
551	RQ228161	OCC_233	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KIRORI(HV) (HVPNL) CKT-2	HVPNL	D	For maintenance of 400kV Breaker	16/Aug/2025	10:00	16/Aug/2025	17:00		PLANNED	Requested		
552	RQ229293	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-1	HVPNL	D	stringing work	16/Aug/2025	08:00	18/Aug/2025	18:00		PLANNED	Requested		
553	RQ229294	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-2	HVPNL	D	stringing work	16/Aug/2025	08:00	18/Aug/2025	18:00		PLANNED	Requested		
554	RQ228160	OCC_233	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JIND(PG)-KIRORI(HV) (HVPNL) CKT-1	HVPNL	D	For maintenance of 400kV Breaker	15/Aug/2025	10:00	15/Aug/2025	17:00		PLANNED	Requested		
555	RQ228154	OCC_233	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-DAULATABAD(HV) (HV) CKT-2	HVPNL	D	For Replacement of defective DPR relay Main -2 (Make - ABB) With New ZIV- Make relay & also testing auto-reclose function by M&P team on daily basis	11/Aug/2025	09:00	12/Aug/2025	17:00		PLANNED	Requested		

556	RQ228159	OCC_233	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEGAR(HPG)-KIRORI(HV) (HV) CKT-2	HVPNL	D	Checking and inspecting of tripping coils/Mechanism	08/Aug/2025	10:00	08/Aug/2025	17:00		PLANNED	Requested	
557	RQ228158	OCC_233	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEGAR(HPG)-KIRORI(HV) (HV) CKT-1	HVPNL	D	Checking and inspecting of tripping coils/Mechanism	07/Aug/2025	10:00	07/Aug/2025	17:00		PLANNED	Requested	
558	RQ228151	OCC_233	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	For Replacement of defective DPR relay Main -2 (Make - ABB) With New ZIV- Make relay.	05/Aug/2025	09:00	05/Aug/2025	17:00		PLANNED	Requested	
559	RQ229237	OCC_233	jhajar_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJAR(APCL)-DAULATABAD(HV) (HV) CKT-2	HVPNL	C	Line side elements PM and checking remote operation of the line side isolator	01/Aug/2025	09:00	01/Aug/2025	18:00	Line side elements PM and checking remote operation of the line side isolator	PLANNED	Requested	
560	RQ228079	OCC_233	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-BASTI(UP) (PG) CKT-2	POWERGRID	D	Planned non auto mode request for PLC of 400 kv D/C (Quad moose) Tanda-Gonda T/L of SEUPPTCL	25/Aug/2025	08:00	26/Aug/2025	18:00		PLANNED	Requested	
561	RQ228081	OCC_233	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-2	POWERGRID	D	Planned non auto mode request for PLC of 400 kv D/C (Quad moose) Tanda-Gonda T/L of SEUPPTCL	25/Aug/2025	08:00	26/Aug/2025	18:00		PLANNED	Requested	
562	RQ228696	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-2	POWERGRID	D	TO PUT INTO NON-AUTO MODE FOR PID TESTING.	19/Aug/2025	09:00	19/Aug/2025	18:00		PLANNED	Requested	
563	RQ228693	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-2	POWERGRID	D	FOR ATTENDING SHUTDOWN NATURE DEFECTS.	14/Aug/2025	09:00	14/Aug/2025	18:00		PLANNED	Requested	
564	RQ228914	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-BASTI(UP) (PG) CKT-2	POWERGRID	C	Bus-bar relay retro-fitting work	06/Aug/2025	09:00	07/Aug/2025	18:00		PLANNED	Requested	
565	RQ228751	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)-AGRA FATEHBAD(UP) (PG) CKT-1	POWERGRID	D	*AMP: IR measurement of Line LA, tightness of WT, CVT & Line isolator and C& Tan delta of CT, Timing, CR, DCRM, Dew point etc as per preventive maintenance Format. AMP OF LINE BAY & MAIN BAY"	04/Aug/2025	08:00	04/Aug/2025	18:00		PLANNED	Requested	
566	RQ228112	OCC_233	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV REWA ROAD-MASOLI (UP) CKT-1	UPPTCL	C	TAN DELTA TESTING OF 400 KV MASALI -REWAROAD LINE CTS	21/Aug/2025	09:00	21/Aug/2025	17:00	No supply will be disturb during shutdown all load feeded through 400 KV MASALI-REWA ROAD line	PLANNED	Requested	
567	RQ228241	OCC_233	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-SULTANPUR(UP) (UP) CKT-1	UPPTCL	C	* Preventive Maintenance of Bay at 400KV S/S Sultanpur	19/Aug/2025	10:00	19/Aug/2025	16:00		PLANNED	Requested	
568	RQ228111	OCC_233	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEJA TPS(MUN)-MASOLI(UP) (UP) CKT-1	UPPTCL	C	TAN DELTA TESTING OF 400 KV MASALI MEJA LINE CTS	19/Aug/2025	09:00	19/Aug/2025	17:00	No supply will be disturb during shutdown all load feeded through 400 KV MASALI-REWA ROAD line	PLANNED	Requested	
569	RQ228240	OCC_233	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_B-SULTANPUR (UP) CKT-1	UPPTCL	C	* Preventive Maintenance of Bay at 400KV S/S Sultanpur	18/Aug/2025	10:00	18/Aug/2025	16:00		PLANNED	Requested	
570	RQ228237	OCC_233	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV REWA ROAD-PANKI (UP) CKT-1	UPPTCL	C	* SHUTDOWN OF 400KV PANKI-REWA ROAD LINE FOR ERRECTION OF 63MVAR LINE REACTOR BUSHING , TESTING AND REJUMPERING (LINE S/O REQ	17/Aug/2025	10:00	31/Aug/2025	17:00		PLANNED	Requested	
571	RQ228238	OCC_233	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO-PANKI (UP) CKT-1	UPPTCL	C	* SHUTDOWN OF 400KV PANKI-UNNAO LINE FOR PROTECTION TESTING.	16/Aug/2025	10:00	17/Aug/2025	17:00		PLANNED	Requested	
572	RQ228233	OCC_233	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI-PANKI TPS (UP) CKT-2	UPPTCL	C	* SHUTDOWN OF 400KV PANKI-PANKI TPS LINE-II FOR BAY MAINTENANCE	12/Aug/2025	10:00	12/Aug/2025	17:00		PLANNED	Requested	
573	RQ228234	OCC_233	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI-PANKI TPS (UP) CKT-1	UPPTCL	C	* SHUTDOWN OF 400KV PANKI-PANKI TPS LINE-I FOR PROTECTION TESTING AND BAY MAINTENANCE AND RECTIFYING CIRCUIT PROBLEM OF EVE	09/Aug/2025	10:00	11/Aug/2025	17:00		PLANNED	Requested	
574	RQ228244	OCC_233	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AZAMGARH-MAU (UP) CKT-1	UPPTCL	C	Annual maintenance and testing work	07/Aug/2025	09:00	07/Aug/2025	17:00		PLANNED	Requested	
575	RQ228073	OCC_233	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAMBAL_PRSTL - RAMPUR_PRSTL (UP) CKT-2	UPPTCL	D	AMP work	06/Aug/2025	10:00	06/Aug/2025	17:00		PLANNED	Requested	
576	RQ228231	OCC_233	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI-MAINPURI (UP) CKT-2	UPPTCL	D	* for routine testing and maintenance	06/Aug/2025	08:00	07/Aug/2025	16:00		PLANNED	Requested	
577	RQ228243	OCC_233	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD(UP)-FIROZABAD(PJFTL) (UP) CKT-1	UPPTCL	D	Annual routine relay testing.	05/Aug/2025	12:00	05/Aug/2025	15:00		PLANNED	Requested	
578	RQ228235	OCC_233	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI-ALIGARH (UP) CKT-1	UPPTCL	C	* SHUTDOWN OF 400KV PANKI-ALIGARH LINE FOR CENTRIFUSING OF 50MVAR LINE REACTOR	05/Aug/2025	10:00	07/Aug/2025	17:00		PLANNED	Requested	
579	RQ228072	OCC_233	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAMBAL_PRSTL - RAMPUR_PRSTL (UP) CKT-1	UPPTCL	D	AMP work	05/Aug/2025	10:00	05/Aug/2025	17:00		PLANNED	Requested	
580	RQ228245	OCC_233	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)-MAU(UP) (UP) CKT-1	UPPTCL	C	Annual Maintenance & Testing work	05/Aug/2025	09:00	05/Aug/2025	17:00		PLANNED	Requested	

581	RQ228230	OCC_233	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI-MAINPURI (UP) CKT-1	UPPTCL	D	* for routine testing and maintenance	04/Aug/2025	08:00	05/Aug/2025	16:00		PLANNED	Requested	
582	RQ228083	OCC_233	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-SARNATH (UP) CKT-1	UPPTCL	C	For replacement of Trapeze assembly of pentagraph isolator of Sarnath Circuit -(L-3)	04/Aug/2025	08:00	04/Aug/2025	21:00		PLANNED	Requested	
583	RQ228075	OCC_233	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-2	UPPTCL	C	For Preventive Maintenance works. No supply affected, maintained through 400KV Bareilly-Unnao Ckt-1	02/Aug/2025	08:00	02/Aug/2025	17:00		PLANNED	Requested	
584	RQ228236	OCC_233	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV REWA ROAD-PANKI (UP) CKT-1	UPPTCL	C	* SHUTDOWN OF 400KV PANKI-REWA ROAD LINE FOR REPLACEMENT OF 50MVAR LINE REACTOR TO 63MVAR LINE REACTOR FOR OPENING OF JUMPER	01/Aug/2025	10:00	04/Aug/2025	17:00		PLANNED	Requested	
585	RQ228229	OCC_233	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-MATHURA (UP) CKT-2	UPPTCL	C	400 kv fatehabad mathura circut 2 for height increasing	01/Aug/2025	10:00	10/Aug/2025	18:00		PLANNED	Requested	
586	RQ228074	OCC_233	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-1	UPPTCL	C	For Preventive Maintenance works. No supply affected, maintained through 400KV Bareilly-Unnao Ckt-II	01/Aug/2025	08:00	01/Aug/2025	17:00		PLANNED	Requested	
587	RQ228282	OCC_233	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-UNCHAHAR(NTB) (PUTL) CKT-2	PUTL	D	bay equipment testing	21/Aug/2025	08:00	22/Aug/2025	18:00		PLANNED	Requested	
588	RQ228281	OCC_233	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-UNCHAHAR(NTB) (PUTL) CKT-1	PUTL	D	bay equipment testing	19/Aug/2025	08:00	20/Aug/2025	18:00		PLANNED	Requested	
589	RQ228239	OCC_233	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SULTANPUR(UP)-MOHANLALGANJ (PGYTL) (PGYTL) CKT-1	UPPTCL,PGYTL	C	* Preventive Maintenance of Bay at 400KV S/S Sultanpur	20/Aug/2025	10:00	20/Aug/2025	16:00		PLANNED	Requested	
590	RQ229296	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-2	APCPL	D	stringing work	18/Aug/2025	08:00	20/Aug/2025	18:00		PLANNED	Requested	
591	RQ229295	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-1	APCPL	D	stringing work	18/Aug/2025	08:00	20/Aug/2025	18:00		PLANNED	Requested	
592	RQ229258	OCC_233	indigrd_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-WAGODRA(PG) (NRSS XXIX) CKT-2	POWERGRID	D	Annual plan for shutdown defect rectification	13/Aug/2025	10:00	13/Aug/2025	14:30		PLANNED	Requested	
593	RQ229257	OCC_233	indigrd_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-WAGODRA(PG) (NRSS XXIX) CKT-1	POWERGRID	D	Annual plan for shutdown defect rectification	12/Aug/2025	10:00	12/Aug/2025	14:30		PLANNED	Requested	
594	RQ229256	OCC_233	indigrd_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URL_1(NH)-AMARGARH(NRSS XXIX) (NRSS XXIX) CKT-1	POWERGRID	D	Annual plan for shutdown defect rectification	07/Aug/2025	10:00	07/Aug/2025	14:30		PLANNED	Requested	
595	RQ229185	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-LUCKNOW_1(PG) (PL) CKT-2	POWERLINK	C	Bus bar relay retro fitting work.	11/Aug/2025	09:00	12/Aug/2025	18:00		PLANNED	Requested	
596	RQ228757	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH(PG)-PRITHALA (GPTL) (GPTL) CKT-2	GPTL	D	Line AMP work	11/Aug/2025	08:00	11/Aug/2025	18:00		PLANNED	Requested	
597	RQ229053	OCC_233	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-SANGOD GSS (RS) CKT-1	RRVPNL,SAN	D	(1) For removal of defective Main-1 ABB REL-670 relay for its repair and installation of new/repai red relay (2) Maintenance and testing work	08/Aug/2025	08:00	08/Aug/2025	18:00		PLANNED	Requested	
598	RQ229290	OCC_233	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-LUDHIANA(PG) (PKTCL) CKT-2	PKTCL	C	KOLDAM-NALLAGARH LINE RELAY PROTECTION TESTING	06/Aug/2025	08:00	07/Aug/2025	18:00	Koldam-Nallagarh line is not present in Koldam SWYD outgoing lines list in NRLDC portal. Ludhiana-2 was selected for Nallagarh line	PLANNED	Requested	
599	RQ229288	OCC_233	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,POWE	C	Relay testing	04/Aug/2025	08:00	05/Aug/2025	18:00		PLANNED	Requested	
600	RQ228662	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-DHANANSU(PG) (PG) CKT-1	POWERGRID	D	AR Non Auto mode required for OPGW installation works under ULDC scheme.	01/Aug/2025	08:00	31/Aug/2025	18:00	Under constrction head Kindly approve	PLANNED	Requested	
601	RQ228670	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-DHANANSU(PG) (PG) CKT-1	POWERGRID	D	Shutdown required for OPGW installation works under ULDC scheme.	01/Aug/2025	08:00	05/Aug/2025	18:00	Under Construction head. Kindly approve	PLANNED	Requested	

602	RQ228640	OCC_233	sekura_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-MALERKOTLA(PG) (SEKURA) CKT-1	SEKURA	D	AR-MODE-OFF required for Live Line Earth Wire Replacement with OPGW for CKT-1 under Implementation of ISTS Communication Scheme approved by NCT in its 19th meeting held on 29-Apr-2024	01/Aug/2025	08:00	31/Aug/2025	18:30	AR-MODE-OFF required for Live Line Earth Wire Replacement with OPGW for CKT-1 under Implementation of ISTS Communication Scheme approved by NCT in its 19th meeting held on 29-Apr-2024	PLANNED	Requested	
603	RQ228641	OCC_233	sekura_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-MALERKOTLA(PG) (SEKURA) CKT-2	SEKURA	D	AR-MODE-OFF required for Live Line Earth Wire Replacement with OPGW for CKT-1 under Implementation of ISTS Communication Scheme approved by NCT in its 19th meeting held on 29-Apr-2024	01/Aug/2025	08:00	31/Aug/2025	18:30	AR-MODE-OFF required for Live Line Earth Wire Replacement with OPGW for CKT-1 under Implementation of ISTS Communication Scheme approved by NCT in its 19th meeting held on 29-Apr-2024	PLANNED	Requested	
604	RQ228271	OCC_233	sldcrs_sd	BUS	400KV BUS 2 AT MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY EQUIPMENTS	30/Aug/2025	08:00	30/Aug/2025	18:00		PLANNED	Requested	
605	RQ228278	OCC_233	sldcrs_sd	BUS	400KV BUS 2 AT HINDAUN(RS)	RRVPNL	D	Halfyearly Maintenance and Testing of EHV Equipments	28/Aug/2025	08:00	28/Aug/2025	18:00		PLANNED	Requested	
606	RQ228270	OCC_233	sldcrs_sd	BUS	400KV BUS 1 AT MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY EQUIPMENTS	28/Aug/2025	08:00	28/Aug/2025	18:00		PLANNED	Requested	
607	RQ228272	OCC_233	sldcrs_sd	BUS	400KV BUS 2 AT AJMER(RS)	RRVPNL	D	Half Yearly maintenance work of associated equipments of 400 KV Main Bus-II to be carried out by M/s Kay Cee Energy Infra Ltd, Kota	23/Aug/2025	08:00	23/Aug/2025	18:00		PLANNED	Requested	
608	RQ228277	OCC_233	sldcrs_sd	BUS	400KV BUS 1 AT HINDAUN(RS)	RRVPNL	D	Halfyearly Maintenance and Testing of EHV Equipments	22/Aug/2025	08:00	22/Aug/2025	18:00		PLANNED	Requested	
609	RQ228274	OCC_233	sldcrs_sd	BUS	400KV BUS 2 AT AKAL(RS)	RRVPNL	D	Quarterly Maintenance	22/Aug/2025	08:00	23/Aug/2025	18:00		PLANNED	Requested	
610	RQ228279	OCC_233	sldcrs_sd	BUS	400KV BUS 2 AT RATANGARH(RS)	RRVPNL	D	Raplacement work of burnt and damaged isolators	21/Aug/2025	08:00	22/Aug/2025	18:00		PLANNED	Requested	
611	RQ228273	OCC_233	sldcrs_sd	BUS	400KV BUS 1 AT AKAL(RS)	RRVPNL	D	Quarterly Maintenance	18/Aug/2025	08:00	19/Aug/2025	18:00		PLANNED	Requested	
612	RQ228276	OCC_233	sldcrs_sd	BUS	400KV BUS 2 AT BIKANER(RS)	RRVPNL	D	Routine Bay Maintenance Work	11/Aug/2025	16:00	11/Aug/2025	22:00		PLANNED	Requested	
613	RQ228275	OCC_233	sldcrs_sd	BUS	400KV BUS 1 AT BIKANER(RS)	RRVPNL	D	Routine Bay Maintenance Work	10/Aug/2025	16:00	10/Aug/2025	22:00		PLANNED	Requested	
614	RQ228284	OCC_233	cpcc3_sd	BUS	400KV BUS 1 AT LUCKNOW_1(PG)	POWERGRID	C	400kv Busbar protection retrofitting work to be carried out from Centralized scheme to Decentralized (CU/PU) scheme. Stability test to be carried out in all Feeders Main Bay	29/Aug/2025	09:00	31/Aug/2025	18:00		PLANNED	Requested	
615	RQ228288	OCC_233	cpcc3_sd	BUS	400KV BUS 2 AT GORAKHPUR(PG)	POWERGRID	D	Connection of Extension GIS bays with 400KV Bus-1	26/Aug/2025	09:00	26/Aug/2025	18:00		PLANNED	Requested	
616	RQ228287	OCC_233	cpcc3_sd	BUS	400KV BUS 1 AT GORAKHPUR(PG)	POWERGRID	D	Connection of Extension GIS bays with 400KV Bus-1	25/Aug/2025	09:00	25/Aug/2025	18:00		PLANNED	Requested	
617	RQ228303	OCC_233	cpcc3_sd	BUS	400KV BUS 1 AT KANPUR(PG)	POWERGRID	D	AMP of 400kv Bus-1 at Kanpur S/s	23/Aug/2025	07:00	23/Aug/2025	19:00		PLANNED	Requested	
618	RQ228286	OCC_233	cpcc3_sd	BUS	400KV BUS 2 AT GORAKHPUR(PG)	POWERGRID	C	Bus-bar relay retro-fitting work- CT secondary stability & Bus-bar relay testing	20/Aug/2025	09:00	21/Aug/2025	18:00		PLANNED	Requested	
619	RQ229284	OCC_233	cpcc2_sd	BUS	400KV BUS 2 AT NALLAGARH(PG)	POWERGRID	C	For upcoming new ICT-4 Augumentation work	19/Aug/2025	09:00	21/Aug/2025	18:00	Under Construction head Kindy approve	PLANNED	Requested	
620	RQ229186	OCC_233	cpcc3_sd	BUS	400KV BUS 1 AT GORAKHPUR(PG)	POWERGRID	C	Bus-bar relay retro-fitting work- CT secondary stability & Bus-bar relay testing	18/Aug/2025	09:00	19/Aug/2025	18:00		PLANNED	Requested	
621	RQ229283	OCC_233	cpcc2_sd	BUS	400KV BUS 1 AT NALLAGARH(PG)	POWERGRID	C	For upcoming new ICT-4 Augumentation work	16/Aug/2025	09:00	18/Aug/2025	18:00	Under Construction head Kindy approve	PLANNED	Requested	
622	RQ228950	OCC_233	cpcc3_sd	BUS	400 KV BAREILLY_2(PG) - BUS 2	POWERGRID	D	Bus Bar-II relay testing work.	14/Aug/2025	09:30	14/Aug/2025	17:30		PLANNED	Requested	
623	RQ228949	OCC_233	cpcc3_sd	BUS	400 KV BAREILLY_2(PG) - BUS 1	POWERGRID	D	Bus Bar-I relay testing work.	13/Aug/2025	09:30	13/Aug/2025	17:30		PLANNED	Requested	
624	RQ228827	OCC_233	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 4	POWERGRID	D	AMP related work	08/Aug/2025	17:00	08/Aug/2025	23:00		PLANNED	Requested	
625	RQ228826	OCC_233	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 3	POWERGRID	D	AMP related work	06/Aug/2025	17:00	06/Aug/2025	23:00		PLANNED	Requested	
626	RQ228305	OCC_233	cpcc3_sd	BUS	400KV BUS 1 AT SOHAWAL(PG)	POWERGRID	D	AMP	06/Aug/2025	09:00	06/Aug/2025	18:00		PLANNED	Requested	
627	RQ228825	OCC_233	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 2	POWERGRID	D	AMP related work	04/Aug/2025	17:00	04/Aug/2025	23:00		PLANNED	Requested	
628	RQ229144	OCC_233	cpcc2_sd	BUS	400KV BUS 2 AT MOGA(PG)	POWERGRID	D	AMP work of 400 kv Bus-2 & Bus Bar relay retrofitting work of 400 kv Bus-2	04/Aug/2025	08:00	04/Aug/2025	18:00	Kindly approve.	PLANNED	Requested	
629	RQ229143	OCC_233	cpcc2_sd	BUS	400KV BUS 1 AT MOGA(PG)	POWERGRID	D	AMP work of 400 kv Bus-1 & Bus Bar relay retrofitting work of 400 kv Bus-1	02/Aug/2025	08:00	02/Aug/2025	18:00	Kindly approve.	PLANNED	Requested	
630	RQ228824	OCC_233	cpcc1_sd	BUS	400 KV FATEHGARH-II(PG) - BUS 1	POWERGRID	D	AMP related work	01/Aug/2025	17:00	01/Aug/2025	23:00		PLANNED	Requested	
631	RQ228306	OCC_233	cpcc3_sd	BUS	400KV BUS 1 AT BALIA(PG)	POWERGRID	D	AMP work	01/Aug/2025	07:00	01/Aug/2025	18:00		PLANNED	Requested	

632	RQ228796	OCC_233	cpcc1_sd	BUS	400KV BUS 2 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (For Stability Test of 400 kV Bus-2)	20/Aug/2025	09:00	21/Aug/2025	20:00		PLANNED	Requested	
633	RQ228804	OCC_233	cpcc1_sd	BUS	400 KV BIKANER_2 (PBTSI) - BUS 2		D	for Bay extension works	19/Aug/2025	17:00	24/Aug/2025	23:00		PLANNED	Requested	
634	RQ228795	OCC_233	cpcc1_sd	BUS	400KV BUS 1 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (For Bus Bar Relay Stability Test of 400 kV Bus-1)	18/Aug/2025	09:00	19/Aug/2025	20:00		PLANNED	Requested	
635	RQ228768	OCC_233	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 4		D	Bay Extension, LBB Testing, Attending Hotspot	17/Aug/2025	17:00	18/Aug/2025	23:00		PLANNED	Requested	
636	RQ228803	OCC_233	cpcc1_sd	BUS	400 KV BIKANER_2 (PBTSI) - BUS 1		D	for Bay extension works	15/Aug/2025	17:00	18/Aug/2025	23:00		PLANNED	Requested	
637	RQ228767	OCC_233	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 3		D	Bay Extension, LBB Testing, Attending Hotspot	15/Aug/2025	17:00	16/Aug/2025	23:00		PLANNED	Requested	
638	RQ228794	OCC_233	cpcc1_sd	BUS	400KV BUS 2 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (Bus Stability Test)	15/Aug/2025	09:00	16/Aug/2025	20:00		PLANNED	Requested	
639	RQ228780	OCC_233	cpcc1_sd	BUS	400KV BUS 2 AT BHIWANI(BB)		C	ISOLATOR RETORFITMENT OF BUS-2 AT BHIWANI BBMB IN ADD CAP	15/Aug/2025	08:00	29/Aug/2025	18:00		PLANNED	Requested	
640	RQ228766	OCC_233	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 2		D	Bay Extension, LBB Testing, Attending Hotspot	13/Aug/2025	17:00	14/Aug/2025	23:00		PLANNED	Requested	
641	RQ228793	OCC_233	cpcc1_sd	BUS	400KV BUS 1 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (Bus Stability Test)	13/Aug/2025	09:00	14/Aug/2025	20:00		PLANNED	Requested	
642	RQ228762	OCC_233	cpcc1_sd	BUS	400KV BUS 2 AT SIKAR(PG)		D	For AMP work	12/Aug/2025	09:00	12/Aug/2025	18:00		PLANNED	Requested	
643	RQ228765	OCC_233	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 1		D	Bay Extension, LBB Testing, Attending Hotspot	11/Aug/2025	17:00	12/Aug/2025	23:00		PLANNED	Requested	
644	RQ228761	OCC_233	cpcc1_sd	BUS	400KV BUS 1 AT SIKAR(PG)		D	For AMP work	11/Aug/2025	09:00	11/Aug/2025	18:00		PLANNED	Requested	
645	RQ228778	OCC_233	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 2		D	For scheme checking work and LBB wiring modification	10/Aug/2025	09:00	12/Aug/2025	18:00		PLANNED	Requested	
646	RQ228809	OCC_233	cpcc1_sd	BUS	400KV BUS 4 AT JHATIKARA(PG)		D	for AMP and general maintenance of isolators	08/Aug/2025	10:00	08/Aug/2025	18:00		PLANNED	Requested	
647	RQ228808	OCC_233	cpcc1_sd	BUS	400KV BUS 3 AT JHATIKARA(PG)		D	for AMP and general maintenance of isolators	07/Aug/2025	10:00	07/Aug/2025	18:00		PLANNED	Requested	
648	RQ228777	OCC_233	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 1		D	For scheme checking work and LBB wiring modification	07/Aug/2025	09:00	09/Aug/2025	18:00		PLANNED	Requested	
649	RQ228807	OCC_233	cpcc1_sd	BUS	400KV BUS 2 AT JHATIKARA(PG)		D	for AMP and general maintenance of isolators	05/Aug/2025	10:00	05/Aug/2025	18:00		PLANNED	Requested	
650	RQ228806	OCC_233	cpcc1_sd	BUS	400KV BUS 1 AT JHATIKARA(PG)		D	for AMP and general maintenance of isolators	04/Aug/2025	10:00	04/Aug/2025	18:00		PLANNED	Requested	
651	RQ228788	OCC_233	cpcc1_sd	BUS	400KV BUS 2 AT CHITTORGARH(PG)		C	For amp work	02/Aug/2025	08:00	02/Aug/2025	16:00		PLANNED	Requested	
652	RQ228786	OCC_233	cpcc1_sd	BUS	400KV BUS 2 AT BALLABHGARH(PG)		C	For Jack Bus replacement work	01/Aug/2025	08:00	04/Aug/2025	20:00		PLANNED	Requested	
653	RQ228785	OCC_233	cpcc1_sd	BUS	400KV BUS 1 AT BALLABHGARH(PG)		C	For Jack Bus replacement work	01/Aug/2025	08:00	04/Aug/2025	20:00		PLANNED	Requested	
654	RQ228779	OCC_233	cpcc1_sd	BUS	400KV BUS 1 AT BHIWANI(BB)		C	ISOLATOR RETORFITMENT OF BUS-1 AT BHIWANI BBMB IN ADD CAP	01/Aug/2025	08:00	14/Aug/2025	18:00		PLANNED	Requested	
655	RQ228787	OCC_233	cpcc1_sd	BUS	400KV BUS 1 AT CHITTORGARH(PG)		C	For amp work	01/Aug/2025	08:00	01/Aug/2025	16:00		PLANNED	Requested	
656	RQ228099	OCC_233	stuup_sd	BUS	400KV BUS 2 AT BAREILLY(UP)	UPPTCL	C	For preventive maintence work No supply affected, maintained through Bus-I.	19/Aug/2025	08:00	19/Aug/2025	17:00		PLANNED	Requested	
657	RQ228119	OCC_233	stuup_sd	BUS	400KV BUS 1 AT NEHTAUR(UP)	UPPTCL	C	Annual Maintenance & Testing	19/Aug/2025	07:00	19/Aug/2025	19:00		PLANNED	Requested	
658	RQ228098	OCC_233	stuup_sd	BUS	400KV BUS 1 AT BAREILLY(UP)	UPPTCL	C	For preventive maintence work No supply affected, maintained through Bus-I.	18/Aug/2025	08:00	18/Aug/2025	17:00		PLANNED	Requested	
659	RQ228117	OCC_233	stuup_sd	BUS	400KV BUS 1 AT SIKANDRABAD(UP)	UPPTCL	C	Annual Maintenance & Testing	13/Aug/2025	07:00	13/Aug/2025	19:00		PLANNED	Requested	
660	RQ228263	OCC_233	stuup_sd	BUS	400KV BUS 2 AT SULTANPUR(UP)	UPPTCL	C	* Preventive Maintenance of Bus-B at 400KV S/S Sultanpur	12/Aug/2025	10:00	12/Aug/2025	16:00		PLANNED	Requested	
661	RQ228262	OCC_233	stuup_sd	BUS	400KV BUS 1 AT SULTANPUR(UP)	UPPTCL	C	* Preventive Maintenance of Bus-B at 400KV S/S Sultanpur	07/Aug/2025	10:00	07/Aug/2025	16:00		PLANNED	Requested	
662	RQ228097	OCC_233	stuup_sd	BUS	400 KV RAMPUR_PRSTL (UP) - BUS 2	UPPTCL	C	SF6 GD Body Replacement	07/Aug/2025	09:00	14/Aug/2025	17:30		PLANNED	Requested	
663	RQ228101	OCC_233	stuup_sd	BUS	400KV BUS 1 AT ANPARA(UP)	UPPTCL	C	For replacement of Scissor assembly of pentograph isolator of ICT-II BAY	06/Aug/2025	08:00	06/Aug/2025	21:00		PLANNED	Requested	
664	RQ228113	OCC_233	stuup_sd	BUS	400KV BUS 1 AT HAPUR(UP)	UPPTCL	C	Annual Maintenance and testing	06/Aug/2025	07:00	06/Aug/2025	19:00		PLANNED	Requested	
665	RQ228100	OCC_233	stuup_sd	BUS	400KV BUS 1 AT ANPARA(UP)	UPPTCL	C	For replacement of Trapeze assembly of pentograph isolator of Sarnath Circuit -(L-3)	04/Aug/2025	08:00	04/Aug/2025	21:00		PLANNED	Requested	
666	RQ228115	OCC_233	stuup_sd	BUS	400KV BUS 1 AT GR.NOIDA(UPC)	UPPCL	C	Annual Maintenance & Testing	09/Aug/2025	07:00	09/Aug/2025	19:00		PLANNED	Requested	
667	RQ228324	OCC_233	singrauli_sd	BUS	400KV BUS 2 AT SINGRAULI(NT)	NTPC	C	ANPARA LINE ISOLATOR CHANGE	08/Aug/2025	08:00	11/Aug/2025	18:00	BUS-02 ISOLATOR CHANGE	PLANNED	Requested	
668	RQ228323	OCC_233	singrauli_sd	BUS	400KV BUS 1 AT SINGRAULI(NT)	NTPC	C	ANPARA LINE ISOLATOR CHANGE	04/Aug/2025	08:00	07/Aug/2025	18:00	BUS-01 ISOLATOR CHANGE	PLANNED	Requested	
669	RQ229250	OCC_233	sldcuk_sd	BUS	400KV BUS 3 AT RISHIKESH(UK)	PTCUL	C	400 kV D/C Rishikesh-Koteshwar Bay construction work by M/s NRSSXXXVI Ltd	06/Aug/2025	08:00	08/Aug/2025	18:00		PLANNED	Requested	
670	RQ229249	OCC_233	sldcuk_sd	BUS	400KV BUS 2 AT RISHIKESH(UK)	PTCUL	C	400 kV D/C Rishikesh-Koteshwar Bay construction work by M/s NRSSXXXVI Ltd	04/Aug/2025	08:00	05/Aug/2025	18:00		PLANNED	Requested	

671	RQ229248	OCC_233	sldcuk_sd	BUS	400KV BUS 1 AT RISHIKESH(UK)	PTCUL	C	400kv D/C Rishikesh Koteswar Bay Construction Work by M/s NRSSXXXVI Ltd	01/Aug/2025	08:00	02/Aug/2025	18:00		PLANNED	Requested	
672	RQ228176	OCC_233	sldcps_sd	BUS	400 KV ROPAR(PSTCL) - BUS 2	PSTCL	D	Annual Maintenance/Protection testing of Bus Bar and related equipments	04/Aug/2025	08:00	04/Aug/2025	18:00	400kv Bus-Bar-2 and Bay 403 and 406 shutdown required.	PLANNED	Requested	
673	RQ228175	OCC_233	sldcps_sd	BUS	400 KV ROPAR(PSTCL) - BUS 1	PSTCL	D	Protection testing of Bus Bar and related equipments	01/Aug/2025	08:00	01/Aug/2025	18:00	400kv Bus-Bar-1 and Bay-401 and 404 shutdown required.	PLANNED	Requested	
674	RQ228742	OCC_233	cpcc1_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-1 @BIKANER_2 (PBTS)	PBTS	D	For AMP work	19/Aug/2025	17:00	19/Aug/2025	23:00		PLANNED	Requested	
675	RQ228741	OCC_233	cpcc1_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-2 @BIKANER_2 (PBTS)	PBTS	D	For AMP work	18/Aug/2025	17:00	18/Aug/2025	23:00		PLANNED	Requested	
676	RQ228740	OCC_233	cpcc1_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-3 @BIKANER_2 (PBTS)	PBTS	D	For AMP work, rectification of WTI/OTI RTD	16/Aug/2025	17:00	17/Aug/2025	23:00		PLANNED	Requested	
677	RQ228739	OCC_233	cpcc1_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-4 @BIKANER_2 (PBTS)	PBTS	D	For AMP work, rectification of WTI/OTI RTD	14/Aug/2025	17:00	15/Aug/2025	23:00		PLANNED	Requested	
678	RQ228260	OCC_233	stuup_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON REWA ROAD-PANKI (UP) CKT-1 @PANKI(UP)	UPPTCL	C	SHUTDOWN OF 50MVAR REWA ROAD LINE REACTOR FOR REPLACEMENT OF 50MVAR LINE >X REACTOR TO 63MVAR LINE REACTOR	01/Aug/2025	10:00	31/Aug/2025	17:00		PLANNED	Requested	
679	RQ228318	OCC_233	sldcrs_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV HINDAUN(RS)	RRVPNL	D	Halfyearly Maintenance and Testing of EHV Equipments	27/Aug/2025	08:00	27/Aug/2025	18:00		PLANNED	Requested	
680	RQ228316	OCC_233	sldcrs_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV AKAL(RS)	RRVPNL	D	Quarterly Maintenance	22/Aug/2025	08:00	23/Aug/2025	18:00		PLANNED	Requested	
681	RQ228317	OCC_233	sldcrs_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV BHADLA(RS)	RRVPNL	D	Half Yearly Maintenance work at 400KV G55, Bhadla	21/Aug/2025	08:00	21/Aug/2025	18:00		PLANNED	Requested	
682	RQ228319	OCC_233	sldcrs_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY EQUIPMENTS	18/Aug/2025	08:00	18/Aug/2025	18:00		PLANNED	Requested	
683	RQ228320	OCC_233	sldcrs_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV AKAL(RS)	RRVPNL	D	Quarterly Maintenance	13/Aug/2025	08:00	14/Aug/2025	18:00		PLANNED	Requested	
684	RQ228125	OCC_233	stuup_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV BAREILLY(UP)	UPPTCL	C	For preventive maintence work No supply affected	22/Aug/2025	08:00	22/Aug/2025	17:00		PLANNED	Requested	
685	RQ228121	OCC_233	stuup_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV MASOLI(UP)	UPPTCL	C	TAN DELTA TESTING OF 125 MVAR BUS REACTOR BAY CTS	20/Aug/2025	10:00	20/Aug/2025	17:00	NO INTERRUPTION	PLANNED	Requested	
686	RQ228855	OCC_233	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV KOTESWAR(TH)	POWERGRID	D	Checking of MOG/aircell damage issue and replacement of the same, if required	21/Aug/2025	08:00	21/Aug/2025	18:00		PLANNED	Requested	
687	RQ228840	OCC_233	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)	POWERGRID	D	For AMP work	06/Aug/2025	08:00	06/Aug/2025	18:00		PLANNED	Requested	
688	RQ228843	OCC_233	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV BHADLA_2 (PG)	POWERGRID	D	CSD Fine Tuning, AMP	05/Aug/2025	17:00	06/Aug/2025	23:00		PLANNED	Requested	
689	RQ228865	OCC_233	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV SONIPAT(PG)	POWERGRID	D	For AMP work	05/Aug/2025	08:00	05/Aug/2025	18:00		PLANNED	Requested	
690	RQ228839	OCC_233	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 2 AT 400 KV SIKAR(PG)	POWERGRID	D	For AMP work	04/Aug/2025	08:00	04/Aug/2025	18:00		PLANNED	Requested	
691	RQ228866	OCC_233	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400KV MANESAR(PG)	POWERGRID	D	EF OC block enabling in Backup Impedance relay and its testing	04/Aug/2025	08:00	04/Aug/2025	18:00		PLANNED	Requested	
692	RQ228883	OCC_233	cpcc1_sd	BR/BSR/MSC/M SR	80 MVAR BUS REACTOR NO 1 AT 400KV KOTPUTLI(PG)	POWERGRID	C	For Construction Activities of SS-104 Package (Construction of Firewall)	01/Aug/2025	08:00	20/Aug/2025	18:00		PLANNED	Requested	

693	RQ228874	OCC_233	cpcc1_sd	BR/BSR/MSC/M SR	225 MVAR BUS SERIES REACTOR NO 1 AT 400 KV BALLABHGARH(PG)	POWERGRID	C	For Jack Bus replacement work	01/Aug/2025	08:00	04/Aug/2025	18:00			PLANNED	Requested	
694	RQ228889	OCC_233	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV MURADNAGAR_1(U P)	POWERGRID	D	for CSD fine tuning.Reactor will be charged discharged 4-5 times for tuning	01/Aug/2025	08:00	01/Aug/2025	18:00			PLANNED	Requested	
695	RQ228880	OCC_233	cpcc1_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV HISSAR(PG)	POWERGRID	D	For AMP work	01/Aug/2025	08:00	01/Aug/2025	18:00			PLANNED	Requested	
696	RQ228879	OCC_233	cpcc1_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV MANDOLA(PG)	POWERGRID	C	"replacement of 50 mvar reactor with new 125 mvar reactor"	01/Aug/2025	08:00	30/Aug/2025	18:00			PLANNED	Requested	
697	RQ228851	OCC_233	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV KHETRI (PKTSL)	PKTSL	D	For scheme checking work	15/Aug/2025	08:00	15/Aug/2025	18:00			PLANNED	Requested	
698	RQ228315	OCC_233	sldcrs_sd	BR/BSR/MSC/M SR	63 MVAR BUS REACTOR NO 2 AT 400 KV KAWAI SCTPS(APR)	RRVPNL,APR	D	Annual maintenance and testing of Bay equipments (CB & CT)	08/Aug/2025	08:00	08/Aug/2025	18:00			PLANNED	Requested	
699	RQ228314	OCC_233	sldcrs_sd	BR/BSR/MSC/M SR	63 MVAR BUS REACTOR NO 1 AT 400 KV KAWAI SCTPS(APR)	RRVPNL,APR	D	Annual maintenance and testing of Bay equipments (CB & CT)	06/Aug/2025	08:00	06/Aug/2025	18:00			PLANNED	Requested	
700	RQ229251	OCC_233	sldcuk_sd	BR/BSR/MSC/M SR	50 MVAR BUS REACTOR NO 1 AT 400KV RISHIKESH(UK)	PTCUL	C	400 kv D/C Rishikesh-Koteshwar Bay construction work by M/s NRSSXXXVI Ltd	06/Aug/2025	08:00	08/Aug/2025	18:00			PLANNED	Requested	
701	RQ228853	OCC_233	cpcc1_sd	BR/BSR/MSC/M SR	125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_II(PG)		D	For AMP work	05/Aug/2025	17:00	05/Aug/2025	23:00			PLANNED	Requested	
702	RQ228682	OCC_233	sldcrs_sd	BAY	411-52T TIE BAY - 765/400 KV 1500 MVA ICT 3 AT ANTA(RS) AND FUTURE AT 400 KV ANTA(RS)	RRVPNL	D	Maintenance & Testing work	25/Aug/2025	08:00	25/Aug/2025	18:00			PLANNED	Requested	
703	RQ228681	OCC_233	sldcrs_sd	BAY	411-52 D MAIN BAY - 400KV BUS 2 AT ANTA(RS) AND FUTURE AT 400 KV ANTA(RS)	RRVPNL	D	Maintenance & Testing work	25/Aug/2025	08:00	25/Aug/2025	18:00			PLANNED	Requested	
704	RQ228936	OCC_233	sldcrs_sd	BAY	411 TIE BAY - 400KV PHAGI-AJMER (RS) CKT-2 AND FUTURE AT AJMER(RS)	RRVPNL	D	Half Yearly maintenance work of associated equipments of 400 kv Ajmer-Phagi-II Tie Bay (411) to be carried out by M/s Kay Cee Energy Infra Ltd, Kota	22/Aug/2025	08:00	22/Aug/2025	18:00			PLANNED	Requested	
705	RQ228678	OCC_233	sldcrs_sd	BAY	408-52T TIE BAY - 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1 (RRVPNL) AND 400 KV ANTA-CHHABRA SCTPS (RS) CKT-2 AT 400 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Maintenance & Testing work	22/Aug/2025	08:00	22/Aug/2025	18:00			PLANNED	Requested	
706	RQ228898	OCC_233	sldcrs_sd	BAY	40552C MAIN BAY - 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-2 AT BASSI(PG)	RRVPNL	D	Quarterly Maintenance work	21/Aug/2025	08:00	21/Aug/2025	18:00			PLANNED	Requested	
707	RQ228684	OCC_233	sldcrs_sd	BAY	409-52D MAIN BAY - 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2 (RRVPNL) AT 400 KV ANTA(RS)	RRVPNL	D	Maintenance & Testing work	21/Aug/2025	08:00	21/Aug/2025	18:00			PLANNED	Requested	
708	RQ228937	OCC_233	sldcrs_sd	BAY	408 TIE BAY - 400/220KV 315 MVA ICT 1 AT AJMER(RS) AND 400KV PHAGI-AJMER (RS) CKT-1	RRVPNL	D	Half Yearly maintenance work of associated equipments of Tie Bay (408) of 400 KV Ajmer-Phagi-I & 315MVA ICT-1 to be carried out by M/s Kay Cee Energy Infra Ltd, Kota	20/Aug/2025	08:00	20/Aug/2025	18:00			PLANNED	Requested	
709	RQ228899	OCC_233	sldcrs_sd	BAY	401052T TIE BAY - 765/400KV 1500 MVA ICT 2 AT PHAGI(RS) AND 400KV PHAGI-AJMER (RS) CKT-1	RRVPNL	D	Quarterly Maintenance work	19/Aug/2025	08:00	19/Aug/2025	18:00			PLANNED	Requested	
710	RQ228679	OCC_233	sldcrs_sd	BAY	404-52T TIE BAY - 400 KV ANTA-KALISINDH (RS) CKT-1 (RRVPNL) AND FUTURE AT 400 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Maintenance & Testing work	19/Aug/2025	08:00	19/Aug/2025	18:00			PLANNED	Requested	
711	RQ228938	OCC_233	sldcrs_sd	BAY	405 TIE BAY - 400KV AJMER(RS)-DEEDWANA(MTS) (MTS) CKT-1 AND 400KV AJMER-BHILWARA (RS) CKT-2 AT AJMER(RS)	RRVPNL	D	Half Yearly maintenance work of associated equipments of 400 kv Tie Bay of Ajmer-Bhilwara-II & Deedwana (Tie Bay -405) to be carried out by M/s Kay Cee Energy Infra Ltd, Kota	19/Aug/2025	08:00	19/Aug/2025	18:00			PLANNED	Requested	

712	RQ228897	OCC_233	sldcrs_sd	BAY	40452C MAIN BAY - 400 KV BASSI(PG)- PHAGI(RS) (PG) CKT-1 AT BASSI(PG)	RRVPNL	D	Quarterly Maintenance work	18/Aug/2025	08:00	18/Aug/2025	18:00			PLANNED	Requested	
713	RQ228683	OCC_233	sldcrs_sd	BAY	408-52D MAIN BAY - 400 KV ANTA(RS)- KAWAI SCTPS(APR) (RS) CKT-1 (RRVPNL)	RRVPNL	D	Maintenance & Testing work	18/Aug/2025	08:00	18/Aug/2025	18:00			PLANNED	Requested	
714	RQ228680	OCC_233	sldcrs_sd	BAY	404-52D MAIN BAY - 400 KV ANTA- KALISINDH (RS) CKT-1 (RRVPNL)	RRVPNL	D	Maintenance & Testing work	14/Aug/2025	08:00	14/Aug/2025	18:00			PLANNED	Requested	
715	RQ228900	OCC_233	sldcrs_sd	BAY	40752D MAIN BAY - 400KV PHAGI- HEERAPURA (RS) CKT-2 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work	14/Aug/2025	08:00	14/Aug/2025	18:00			PLANNED	Requested	
716	RQ228901	OCC_233	sldcrs_sd	BAY	40752T TIE BAY - 765/400KV 1500 MVA ICT 1 AT PHAGI(RS) AND 400KV PHAGI- HEERAPURA (RS) CKT-2	RRVPNL	D	Quarterly Maintenance work	12/Aug/2025	08:00	12/Aug/2025	18:00			PLANNED	Requested	
717	RQ228896	OCC_233	sldcrs_sd	BAY	412C MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT PHAGI(RS) (RRVPNL) AT 400 KV PHAGI(RS)	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF MAIN BAY EQUIPMENTS	08/Aug/2025	08:00	08/Aug/2025	18:00			PLANNED	Requested	
718	RQ228675	OCC_233	sldcrs_sd	BAY	402-52T TIE BAY - 400 KV ANTA(RS)- KOTA(PG) (RS) CKT-1 (RRVPNL) AND 400 KV ANTA- CHHABRA (RS) CKT-1 AT 400 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Maintenance & Testing work	07/Aug/2025	08:00	07/Aug/2025	18:00			PLANNED	Requested	
719	RQ228677	OCC_233	sldcrs_sd	BAY	408-52C MAIN BAY - 400 KV ANTA- CHHABRA SCTPS (RS) CKT-2 (RRVPNL)	RRVPNL	D	Maintenance & Testing work	06/Aug/2025	08:00	06/Aug/2025	18:00			PLANNED	Requested	
720	RQ228685	OCC_233	sldcrs_sd	BAY	406-52D MAIN BAY - 400 KV ANTA- CHHABRA SCTPS (RS) CKT-1 (RRVPNL)	RRVPNL	D	Maintenance & Testing work	05/Aug/2025	08:00	05/Aug/2025	18:00			PLANNED	Requested	
721	RQ228676	OCC_233	sldcrs_sd	BAY	402-52C MAIN BAY - 400 KV ANTA(RS)- KOTA(PG) (RS) CKT-1 (RRVPNL)	RRVPNL	D	Maintenance & Testing work	04/Aug/2025	08:00	04/Aug/2025	18:00			PLANNED	Requested	
722	RQ228674	OCC_233	sldcrs_sd	BAY	402-52D MAIN BAY - 400 KV ANTA- CHHABRA (RS) CKT-1 (RRVPNL)	RRVPNL	D	Maintenance & Testing work	01/Aug/2025	08:00	01/Aug/2025	18:00			PLANNED	Requested	
723	RQ229116	OCC_233	cpcc2_sd	BAY	405 MAIN BAY - 400KV NEWWANPOH- WAGOORA (PG) CKT-1 AT WAGOORA(PG)		C	For Pole and interrupter overhauling in 40452 Pneumatic CB, Line shall remain charged through 400kv TBC Bay	21/Aug/2025	09:00	26/Aug/2025	18:00	Kindly approve.		PLANNED	Requested	
724	RQ229115	OCC_233	cpcc2_sd	BAY	404 MAIN BAY - 400KV NEWWANPOH- WAGOORA (PG) CKT-2 AT WAGOORA(PG)		C	For Pole and interrupter overhauling in 40552 Pneumatic CB. Line shall remain charged through 400kv TBC Bay	03/Aug/2025	09:00	10/Aug/2025	18:00	Kindly approve.		PLANNED	Requested	
725	RQ228735	OCC_233	cpcc3_sd	BAY	414 TIE BAY - 400KV BUS 1 AT SOHAWAL(PG) (POWERGRID) AND 63 MVAR BUS REACTOR NO 2 AT 400 KV SOHAWAL(PG) AT 400 KV SOHAWAL(PG) (POWERGRID)	POWERGRID	C	For CB Mechanism Overhauling and CRM issue.	21/Aug/2025	09:00	25/Aug/2025	18:00			PLANNED	Requested	
726	RQ228720	OCC_233	cpcc3_sd	BAY	419 TIE BAY - 400KV KANPUR(PG)- AURAIYA(NT) (PG) CKT-1 AND 400KV KANPUR- BALLABHGARH (PG) CKT-3 AT KANPUR(PG)	POWERGRID	C	Interrupter overhauling of Tie- Bay-419-CB at Kanpur. (Make- CGL)	18/Aug/2025	08:00	23/Aug/2025	18:00			PLANNED	Requested	
727	RQ228732	OCC_233	cpcc3_sd	BAY	405 TIE BAY - 400 KV LUCKNOW_1- SOHAWAL (PG) CKT-1 (POWERGRID) AND FUTURE AT 400 KV SOHAWAL(PG) (POWERGRID)	POWERGRID	C	For CB Pole Overhauling for attending CRM issue	18/Aug/2025	08:00	20/Aug/2025	18:00			PLANNED	Requested	
728	RQ228846	OCC_233	cpcc2_sd	BAY	406 MAIN BAY - 400/220KV 315 MVA ICT 3 AT ABDULLAPUR(PG) AND SELECT	POWERGRID	C	For CB Overhauling	17/Aug/2025	08:00	18/Aug/2025	18:00	kindly approve		PLANNED	Requested	

729	RQ229105	OCC_233	cpcc1_sd	BAY	422 MAIN BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1 AT AJMER(RS)	POWERGRID	D	For AMP work	14/Aug/2025	08:00	14/Aug/2025	18:00		PLANNED	Requested	
730	RQ229104	OCC_233	cpcc1_sd	BAY	423 TIE BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1 AND FUTURE AT 400 KV AJMER(RS)	POWERGRID	D	For AMP work	12/Aug/2025	08:00	12/Aug/2025	18:00		PLANNED	Requested	
731	RQ228721	OCC_233	cpcc3_sd	BAY	416 TIE BAY - 400KV KANPUR-BALLABHGARH (PG) CKT-1 AND 400KV KANPUR-AGRA (PG) CKT-1 AT KANPUR(PG)	POWERGRID	C	Interrupter overhauling of Tie-Bay-405-CB at Kanpur. (Make-CGL)	11/Aug/2025	08:00	16/Aug/2025	18:00		PLANNED	Requested	
732	RQ228945	OCC_233	cpcc3_sd	BAY	W1.WCA.Q2 BAY BUS-1 & 1A BUS SECTIONALISER BUS SECTIONALIZER BAY - 400KV AGRA(PG) - BUS 1 (POWERGRID) AND FUTURE AT 400 KV AGRA(PG) (POWERGRID)	POWERGRID	D	FOR BAY AMP	09/Aug/2025	09:00	09/Aug/2025	18:00		PLANNED	Requested	
733	RQ229103	OCC_233	cpcc1_sd	BAY	419 MAIN BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2 AT AJMER(RS)	POWERGRID	D	For AMP work	08/Aug/2025	08:00	08/Aug/2025	18:00		PLANNED	Requested	
734	RQ229102	OCC_233	cpcc1_sd	BAY	420 TIE BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2 AND FUTURE AT 400 KV AJMER(RS)	POWERGRID	D	For AMP work	06/Aug/2025	08:00	06/Aug/2025	18:00		PLANNED	Requested	
735	RQ228976	OCC_233	cpcc1_sd	BAY	429 TIE BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV BALLABHGARH(PG) (POWERGRID) AND 400KV BUS 4 AT BALLABHGARH(PG) AT 400 KV BALLABHGARH(PG) (POWERGRID)	POWERGRID	C	FOR RETROFITMENT OF MAIN AND LINE BAY ISOLATORS AT BBMB BHIWANI IN ADD CAP	01/Aug/2025	08:00	09/Aug/2025	18:00		PLANNED	Requested	
736	RQ228140	OCC_233	stuup_sd	BAY	410 MAIN BAY - 400 KV SAMBHAL_PRSTL - RAMPUR_PRSTL (UP) CKT-2 (UPPTCL) AT 400 KV SAMBHAL_PRSTL (UP)	UPPTCL	C	CB Interrupter replacement work	19/Aug/2025	10:00	29/Aug/2025	17:00		PLANNED	Requested	
737	RQ228933	OCC_233	slcdcrs_sd	BAY	407 MAIN BAY - 400KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2 AT KAWAI SCTPS(APR)	APL	D	Annual maintenance and testing of Bay equipments (CB & CT)	19/Aug/2025	08:00	19/Aug/2025	18:00		PLANNED	Requested	
738	RQ228934	OCC_233	slcdcrs_sd	BAY	403 MAIN BAY - 400KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1 AT KAWAI SCTPS(APR)	APL	C	Annual maintenance and testing of Bay equipments (CB & CT) Maintenance of Y-pole mechanism box of circuit breaker	12/Aug/2025	08:00	13/Aug/2025	18:00		PLANNED	Requested	
739	RQ228179	OCC_233	slcdcps_sd	BAY	409 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV DHURI(P) (PSTCL) AT 400 KV DHURI(P)	PSTCL	D	Protection Testing	19/Aug/2025	08:00	19/Aug/2025	18:00		PLANNED	Requested	
740	RQ228178	OCC_233	slcdcps_sd	BAY	408 TIE BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV DHURI(P) (PSTCL) AND 400 KV TALWANDI SABOO(PSG)-DHURI(P) (PS) CKT-1 AT 400 KV DHURI(P) (PSTCL)	PSTCL	D	Protection Testing	12/Aug/2025	08:00	12/Aug/2025	18:00		PLANNED	Requested	
741	RQ228177	OCC_233	slcdcps_sd	BAY	407 MAIN BAY - 400 KV TALWANDI SABOO(PSG)-DHURI(P) (PS) CKT-1 (PSTCL) AT 400 KV DHURI(P)	PSTCL	D	Protection Testing	05/Aug/2025	08:00	05/Aug/2025	18:00		PLANNED	Requested	
742	RQ228905	OCC_233	rappc_sd	BAY	5B TIE BAY - 400/21 KV 855 MVA GT 7 AT RAPS_D(NP) (NPCIL) AND 400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1 AT 400 KV RAPS_D(NP) (NPCIL)	NPCIL	C	Preventive maintenance of jaipur line bay equipments and tightness of 5B-513-CT-25 conductor terminal connector	05/Aug/2025	08:00	05/Aug/2025	18:00	jaipur line shutdown is required	PLANNED	Requested	

743	RQ228631	OCC_233	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BIKANER_2 (PBTSL)	D	for Bay extension works	29/Aug/2025	17:00	30/Aug/2025	23:00		PLANNED	Requested	
744	RQ229047	OCC_233	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT NEWWANPOH(PG)	D	For AMP Works.	28/Aug/2025	08:00	28/Aug/2025	17:00	Kindly approve.	PLANNED	Requested	
745	RQ228628	OCC_233	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BIKANER_2 (PBTSL)	D	for Bay extension works	27/Aug/2025	17:00	28/Aug/2025	23:00		PLANNED	Requested	
746	RQ228626	OCC_233	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KOTA(PG)	D	For amp work	27/Aug/2025	09:00	27/Aug/2025	18:00		PLANNED	Requested	
747	RQ228627	OCC_233	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BIKANER_2 (PBTSL)	D	for Bay extension works	25/Aug/2025	17:00	26/Aug/2025	23:00		PLANNED	Requested	
748	RQ228625	OCC_233	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KOTA(PG)	D	For amp work	25/Aug/2025	09:00	25/Aug/2025	18:00		PLANNED	Requested	
749	RQ228615	OCC_233	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BAGHPAT(PG)	C	For SF6 gas leakage arrest work in 220 kv side LA of Y- phase and Genereal AMP Works	25/Aug/2025	08:00	26/Aug/2025	18:00		PLANNED	Requested	
750	RQ228612	OCC_233	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT BHADLA_2 (PG)	D	AMP Work, CSD Fine Tuning	23/Aug/2025	17:00	24/Aug/2025	23:00		PLANNED	Requested	
751	RQ228611	OCC_233	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT BHADLA_2 (PG)	D	AMP Work, CSD Fine Tuning	21/Aug/2025	17:00	22/Aug/2025	23:00		PLANNED	Requested	
752	RQ229052	OCC_233	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT KAITHAL(PG)	D	Retrofitment of BUS BAR Protection sytem and their stability Test	21/Aug/2025	09:00	21/Aug/2025	13:00	Kindly approve.	PLANNED	Requested	
753	RQ229046	OCC_233	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NEWWANPOH(PG)	D	For AMP Works.	21/Aug/2025	08:00	21/Aug/2025	17:00	Kindly approve.	PLANNED	Requested	
754	RQ229051	OCC_233	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KAITHAL(PG)	D	Retrofitment of BUS BAR Protection sytem and their stability Test	20/Aug/2025	09:00	20/Aug/2025	13:00	Kindly approve.	PLANNED	Requested	
755	RQ228610	OCC_233	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT BHADLA_2 (PG)	D	AMP Work, CSD Fine Tuning	19/Aug/2025	17:00	20/Aug/2025	23:00		PLANNED	Requested	
756	RQ229050	OCC_233	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KAITHAL(PG)	D	Retrofitment of BUS BAR Protection sytem and their stability Test	19/Aug/2025	09:00	19/Aug/2025	13:00	Kindly approve.	PLANNED	Requested	
757	RQ228609	OCC_233	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BHADLA_2 (PG)	D	AMP Work, CSD Fine Tuning	17/Aug/2025	17:00	18/Aug/2025	23:00		PLANNED	Requested	
758	RQ228608	OCC_233	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BHADLA_2 (PG)	D	AMP Work, CSD Fine Tuning	15/Aug/2025	17:00	16/Aug/2025	23:00		PLANNED	Requested	
759	RQ228634	OCC_233	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT BIKANER_2 (PBTSL)	D	for Bay extension works	13/Aug/2025	17:00	14/Aug/2025	23:00		PLANNED	Requested	
760	RQ228607	OCC_233	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BHADLA_2 (PG)	D	AMP Work, CSD Fine Tuning	13/Aug/2025	17:00	14/Aug/2025	23:00		PLANNED	Requested	
761	RQ228606	OCC_233	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BHADLA_2 (PG)	D	AMP Work, CSD Fine Tuning	11/Aug/2025	17:00	12/Aug/2025	23:00		PLANNED	Requested	
762	RQ228605	OCC_233	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA_2 (PG)	D	AMP Work, CSD Fine Tuning	09/Aug/2025	17:00	10/Aug/2025	23:00		PLANNED	Requested	
763	RQ228630	OCC_233	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BIKANER_2 (PBTSL)	D	for Bay extension works	08/Aug/2025	17:00	12/Aug/2025	23:00		PLANNED	Requested	
764	RQ228629	OCC_233	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BIKANER_2 (PBTSL)	D	for Bay extension works	08/Aug/2025	17:00	12/Aug/2025	23:00		PLANNED	Requested	
765	RQ228624	OCC_233	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ROORKEE(PG)	D	relay retrofitment work	08/Aug/2025	09:00	08/Aug/2025	18:00		PLANNED	Requested	
766	RQ228623	OCC_233	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ROORKEE(PG)	D	relay retrofitment work	07/Aug/2025	09:00	07/Aug/2025	18:00		PLANNED	Requested	
767	RQ229045	OCC_233	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SAMBHA(PG)	D	For AMP Works.	05/Aug/2025	09:00	05/Aug/2025	17:00	Kindly approve.	PLANNED	Requested	
768	RQ228632	OCC_233	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT BIKANER_2 (PBTSL)	D	for Bay extension works	01/Aug/2025	17:00	05/Aug/2025	23:00		PLANNED	Requested	
769	RQ228633	OCC_233	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT BIKANER_2 (PBTSL)	D	for Bay extension works	01/Aug/2025	17:00	05/Aug/2025	23:00		PLANNED	Requested	
770	RQ229044	OCC_233	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KISHENPUR(PG)	D	For AMP Works.	01/Aug/2025	09:30	01/Aug/2025	17:00	Kindly approve.	PLANNED	Requested	
771	RQ228619	OCC_233	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BALLABHGARH(PG)	C	For Jack Bus replacement work	01/Aug/2025	08:00	04/Aug/2025	20:00		PLANNED	Requested	
772	RQ228620	OCC_233	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BALLABHGARH(PG)	C	For Jack Bus replacement work	01/Aug/2025	08:00	04/Aug/2025	20:00		PLANNED	Requested	
773	RQ228617	OCC_233	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BALLABHGARH(PG)	C	For Jack Bus replacement work	01/Aug/2025	08:00	04/Aug/2025	20:00		PLANNED	Requested	

774	RQ228618	OCC_233	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BALLABHGHARH(PG)		C	For Jack Bus replacement work	01/Aug/2025	08:00	04/Aug/2025	20:00		PLANNED	Requested	
775	RQ228637	OCC_233	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MANDOLA(PG)		C	For internal inspection due to rise in fault gases	01/Aug/2025	08:00	15/Aug/2025	18:00		PLANNED	Requested	
776	RQ228302	OCC_233	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT HINDAUN(RS)	RRVPNL	D	Halfyearly Maintenance and Testing of EHV Equipments	28/Aug/2025	08:00	28/Aug/2025	18:00		PLANNED	Requested	
777	RQ228292	OCC_233	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HINDAUN(RS)	RRVPNL	D	Halfyearly Maintenance and Testing of EHV Equipments	26/Aug/2025	08:00	26/Aug/2025	18:00		PLANNED	Requested	
778	RQ228294	OCC_233	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HINDAUN(RS)	RRVPNL	D	Halfyearly Maintenance and Testing of EHV Equipments	25/Aug/2025	08:00	25/Aug/2025	18:00		PLANNED	Requested	
779	RQ228297	OCC_233	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT AJMER(RS)	RRVPNL	D	Since the Tie bay has not been commissioned therefore 315 MVA, 400/220 KV Kanohar make ICT-III shall remain 'Off' during S/D Period of 400 KV Main Bus-II & load will be fed by 400 /220 KV ICT-I.	23/Aug/2025	08:00	23/Aug/2025	18:00		PLANNED	Requested	
780	RQ228296	OCC_233	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA(RS)	RRVPNL	D	Half Yearly Maintenance work at 400KV GSS, Bhadla	20/Aug/2025	17:00	20/Aug/2025	23:00		PLANNED	Requested	
781	RQ228293	OCC_233	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BHADLA(RS)	RRVPNL	D	Half Yearly Maintenance work at 400KV GSS, Bhadla	18/Aug/2025	17:00	19/Aug/2025	23:00		PLANNED	Requested	
782	RQ228299	OCC_233	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BHADLA(RS)	RRVPNL	D	Half Yearly Maintenance work at 400KV GSS, Bhadla	16/Aug/2025	17:00	16/Aug/2025	23:00		PLANNED	Requested	
783	RQ228300	OCC_233	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT AKALI(RS)	RRVPNL	D	Quarterly Maintenance	15/Aug/2025	14:00	16/Aug/2025	20:00		PLANNED	Requested	
784	RQ228298	OCC_233	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT AKALI(RS)	RRVPNL	D	Quarterly Maintenance	11/Aug/2025	14:00	12/Aug/2025	20:00		PLANNED	Requested	
785	RQ228295	OCC_233	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT AKALI(RS)	RRVPNL	D	Quarterly Maintenance	08/Aug/2025	14:00	09/Aug/2025	20:00		PLANNED	Requested	
786	RQ228291	OCC_233	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BABAI(RS)	RRVPNL	D	Replacement of copper contact tip of the LV side isolator	07/Aug/2025	08:00	07/Aug/2025	18:00		PLANNED	Requested	
787	RQ228301	OCC_233	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT AKALI(RS)	RRVPNL	D	Quarterly Maintenance	06/Aug/2025	14:00	07/Aug/2025	20:00		PLANNED	Requested	
788	RQ228219	OCC_233	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT SULTANPUR(UP)	UPPTCL	C	For Preventive Maintenance of ICT	26/Aug/2025	10:00	26/Aug/2025	17:00		PLANNED	Requested	
789	RQ228225	OCC_233	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PANKI(UP)	UPPTCL	C	SHUTDOWN OF 315MVA ICT-II FOR BAY MAINTENANCE.	26/Aug/2025	10:00	26/Aug/2025	17:00		PLANNED	Requested	
790	RQ228217	OCC_233	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SULTANPUR(UP)	UPPTCL	C	For Preventive Maintenance of ICT	25/Aug/2025	10:00	25/Aug/2025	17:00		PLANNED	Requested	
791	RQ228226	OCC_233	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT PANKI(UP)	UPPTCL	C	SHUTDOWN OF 500MVA ICT-I FOR BAY MAINTENANCE AND REPLACEMENT OF 220KV B >X BUS ISOLATOR Y PHASE JAW ARM AND ADJUSTI	21/Aug/2025	10:00	22/Aug/2025	17:00		PLANNED	Requested	
792	RQ228218	OCC_233	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SULTANPUR(UP)	UPPTCL	C	For Preventive Maintenance of ICT	21/Aug/2025	10:00	21/Aug/2025	17:00		PLANNED	Requested	
793	RQ228102	OCC_233	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 1 AT MASOLI(UP)	UPPTCL	C	TAN DELTA TESTING OF 200 MVA ICT -I CTS	21/Aug/2025	09:00	21/Aug/2025	17:00	No supply will be disturb during shutdown all load feeded through 200 MVA ICT-II&III	PLANNED	Requested	
794	RQ228224	OCC_233	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT AZAMGARH(UP)	UPPTCL	C	Shutdown of 500 MVA ICT I is required to for routine testing of protection relays and bay maintainance work.	20/Aug/2025	10:00	20/Aug/2025	18:00		PLANNED	Requested	
795	RQ228103	OCC_233	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 2 AT MASOLI(UP)	UPPTCL	C	TAN DELTA TESTING OF 200 MVA ICT -II CTS	19/Aug/2025	09:00	19/Aug/2025	17:00	No supply will be disturb during shutdown all load feeded through 200 MVA ICT-I&II	PLANNED	Requested	
796	RQ228223	OCC_233	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT GORAKHPUR(UP)	UPPTCL	C	SHUT DOWN OF 500 MVA ICT-II FOR ROUTINE TESTING AND MAINTENANCE WORK.	18/Aug/2025	10:00	18/Aug/2025	18:00		PLANNED	Requested	
797	RQ228104	OCC_233	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 3 AT MASOLI(UP)	UPPTCL	C	TAN DELTA TESTING OF 200 MVA ICT -III CTS	18/Aug/2025	10:00	18/Aug/2025	17:00	No supply will be disturb during shutdown all load feeded through 200 MVA ICT-I&II	PLANNED	Requested	
798	RQ228242	OCC_233	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ORAI(UP)	UPPTCL	D	* SHUTDOWN OF RELAY PROTECTION TESTING BY TC TEAM.	11/Aug/2025	08:00	12/Aug/2025	16:00		PLANNED	Requested	
799	RQ228108	OCC_233	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAREILLY(UP)	UPPTCL	C	400 KV C.B. Overhauling and other Preventive Maintenance works. No supply affected, maintained through 315 MVA ICT I and 315 MVA ICT II	11/Aug/2025	08:00	17/Aug/2025	17:00		PLANNED	Requested	
800	RQ228220	OCC_233	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GR.NOIDA(UPC)	UPPTCL	C	General maintenance and routig testing will be done.	11/Aug/2025	07:00	11/Aug/2025	13:00		PLANNED	Requested	
801	RQ228068	OCC_233	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT RAMPUR_PRSTL (UP)	UPPTCL	D	AMP Works	06/Aug/2025	09:00	06/Aug/2025	17:30		PLANNED	Requested	

802	RQ228069	OCC_233	stuup_sd	TRANSFORMER	400/132 KV 100 MVA ICT 2 AT ANPARA(UP)	UPPTCL	C	For replacement of Scissor assembly of pentograph isolator of ICT-II BAY	06/Aug/2025	08:00	06/Aug/2025	21:00			PLANNED	Requested	
803	RQ228067	OCC_233	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT RAMPUR_PRSTL (UP)	UPPTCL	D	AMP Works	05/Aug/2025	09:00	05/Aug/2025	16:00			PLANNED	Requested	
804	RQ228110	OCC_233	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BAREILLY(UP)	UPPTCL	C	400 KV C.B. Overhauling and other Preventive Maintenance works. No supply affected, maintained through 315 MVA ICT I and 315 MVA ICT III	04/Aug/2025	08:00	10/Aug/2025	17:00			PLANNED	Requested	
805	RQ228221	OCC_233	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GR.NOIDA(UPC)	UPPTCL	C	Routine testing and general maintenance will be done.	04/Aug/2025	07:00	05/Aug/2025	19:00			PLANNED	Requested	
806	RQ228109	OCC_233	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAREILLY(UP)	UPPTCL	C	For Preventive Maintenance works. No supply affected, maintained through 315 MVA ICT II and 315 MVA ICT III	03/Aug/2025	08:00	03/Aug/2025	17:00			PLANNED	Requested	
807	RQ228174	OCC_233	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 3 AT MURADNAGAR_2(U P)	UPPTCL	D	RLA testing of ICT	01/Aug/2025	08:00	01/Aug/2025	18:00			PLANNED	Requested	
808	RQ228333	OCC_233	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT FATEHPUR(PG)	POWERGRID	D	For AMP work.	22/Aug/2025	09:00	22/Aug/2025	18:00			PLANNED	Requested	
809	RQ228350	OCC_233	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANPUR(PG)	POWERGRID	D	AMP of ICT-1 at Kanpur	22/Aug/2025	08:00	22/Aug/2025	18:00			PLANNED	Requested	
810	RQ228349	OCC_233	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KANPUR(PG)	POWERGRID	D	AMP of ICT-2 at Kanpur	21/Aug/2025	08:00	21/Aug/2025	18:00			PLANNED	Requested	
811	RQ228348	OCC_233	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ALLAHABAD(PG)	POWERGRID	D	Stability test of Busbar Relay	20/Aug/2025	08:00	20/Aug/2025	12:00			PLANNED	Requested	
812	RQ228347	OCC_233	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ALLAHABAD(PG)	POWERGRID	D	Stability test of Busbar Relay	19/Aug/2025	14:00	19/Aug/2025	18:00			PLANNED	Requested	
813	RQ228346	OCC_233	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT ALLAHABAD(PG)	POWERGRID	D	Stability test of Busbar Relay	19/Aug/2025	08:00	19/Aug/2025	12:00			PLANNED	Requested	
814	RQ228342	OCC_233	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT GORAKHPUR(PG)	POWERGRID	D	AMP work of ICT-3 and associated bays	16/Aug/2025	09:00	16/Aug/2025	18:00			PLANNED	Requested	
815	RQ228340	OCC_233	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT LUCKNOW_1(PG)	POWERGRID	C	For 400kV Busbar protection retrofitting, Old LBB relay dismantling, and installation Testing & Commissioning of new PU A & B in Main Bay at Lucknow400KV	11/Aug/2025	09:00	12/Aug/2025	19:00			PLANNED	Requested	
816	RQ229154	OCC_233	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MOGA(PG)	POWERGRID	D	AMP Work of 400 kv ICT-2, 220 kv CT Replacement	09/Aug/2025	08:00	09/Aug/2025	18:00	kindly approve.		PLANNED	Requested	
817	RQ228341	OCC_233	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT LUCKNOW_1(PG)	POWERGRID	C	For 400kV Busbar protection retrofitting, Old LBB relay dismantling, and installation Testing & Commissioning of new PU A & B in Main Bay at Lucknow400KV	08/Aug/2025	09:00	09/Aug/2025	19:00			PLANNED	Requested	
818	RQ228332	OCC_233	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT JAULIJI (PG)	POWERGRID	D	For application of insulation coating or insulation sleeve on 33kV naked jumpers installed in Air Insulated switchyard pertaining to 400/220/33kV 105X3=315MVA ICT-2 in order to prevent phase to phase fault due to any animal like cat's, Ape's and monkey's etc. at 400/220kV Jauljibi GIS	07/Aug/2025	08:00	07/Aug/2025	18:00			PLANNED	Requested	
819	RQ228356	OCC_233	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SOHAWAL(PG)	POWERGRID	D	Relay Testing and Protection Scheme Implementation	05/Aug/2025	09:00	05/Aug/2025	18:00			PLANNED	Requested	
820	RQ228331	OCC_233	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JAULIJI (PG)	POWERGRID	D	For application of insulation coating or insulation sleeve on 33kV naked jumpers installed in Air Insulated switchyard pertaining to 400/220/33kV 105X3=315MVA ICT-1 in order to prevent phase to phase fault due to any animal like cat's, Ape's and monkey's etc. at 400/220kV Jauljibi GIS	05/Aug/2025	08:00	05/Aug/2025	18:00			PLANNED	Requested	
821	RQ228345	OCC_233	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ALLAHABAD(PG)	POWERGRID	D	Preparatory works for 220kV Busbar Relay retrofitting	04/Aug/2025	14:00	04/Aug/2025	16:00			PLANNED	Requested	
822	RQ228344	OCC_233	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ALLAHABAD(PG)	POWERGRID	D	Preparatory works for 220kV Busbar Relay retrofitting	04/Aug/2025	10:00	04/Aug/2025	12:00			PLANNED	Requested	
823	RQ228357	OCC_233	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT SOHAWAL(PG)	POWERGRID	D	Relay Testing and Protection Scheme Implementation	04/Aug/2025	09:00	04/Aug/2025	18:00			PLANNED	Requested	
824	RQ228343	OCC_233	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT ALLAHABAD(PG)	POWERGRID	D	Preparatory works for 220kV Busbar Relay retrofitting	04/Aug/2025	08:00	04/Aug/2025	10:00			PLANNED	Requested	
825	RQ228170	OCC_233	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT KIRORI(HV)	HVPNL	D	Preventive maintenance for upcoming summer season	21/Aug/2025	10:00	21/Aug/2025	17:00			PLANNED	Requested	

826	RQ228168	OCC_233	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KIRORI(HV)	HVPNL	D	Preventive maintenance for upcoming summer season	13/Aug/2025	10:00	13/Aug/2025	17:00		PLANNED	Requested	
827	RQ228169	OCC_233	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KIRORI(HV)	HVPNL	D	Preventive maintenance for upcoming summer season	06/Aug/2025	10:00	06/Aug/2025	17:00		PLANNED	Requested	
828	RQ228904	OCC_233	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DEHAR(BB)	POWERGRID	D	AMP Works	20/Aug/2025	09:00	20/Aug/2025	17:00		PLANNED	Requested	
829	RQ229287	OCC_233	ntpcos_sd	TRANSFORMER	400/132 KV 200 MVA ICT 1 AT RIHAND(NT)	NTPC	C	Lightning Arrester replacement work 400/132KV ICT-1 stage-1 Rihand	11/Aug/2025	08:00	15/Aug/2025	18:00	Kindly Approve This Lightning Arrester replacement work as per operation service deptt. & early replacement is required for ensuring reliable operation.	PLANNED	Requested	
830	RQ229255	OCC_233	indigrd_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT PATRAN(PATR)	PATRAN	D	AMP work	04/Aug/2025	09:00	04/Aug/2025	18:00	ICT-1 R Phase turret CT oil leakage identification and rectification work, C and Tan delta measurement of bushing, winding, windings resistance measurement, IR measurement, checking and tightness of terminal connectors, jumpers and associated hardware of transformer	PLANNED	Requested	
831	RQ228893	OCC_233	cpcc2_sd	TRANSFORMER	220/66 KV 160 MVA ICT 1 AT CHANDIGARH SEC-47 (PG)	POWERGRID	D	AMP Works.	21/Aug/2025	10:00	21/Aug/2025	17:00	Kindly approve	PLANNED	Requested	
832	RQ228337	OCC_233	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 3 AT SITARGANJ(PG)	POWERGRID	D	WIRING OF BAY EQUIPMENT TO BE TERMINATED IN NEW BUS BAR PANEL (TO BE COMMISSIONED) FOR 132KV BUS BAR RETROFITMENT WORK FOR 220/132KV ICT-3 FEEDER	20/Aug/2025	09:00	20/Aug/2025	18:00		PLANNED	Requested	
833	RQ228339	OCC_233	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 2 AT SITARGANJ(PG)	POWERGRID	D	WIRING OF BAY EQUIPMENT TO BE TERMINATED IN NEW BUS BAR PANEL (TO BE COMMISSIONED) FOR 132KV BUS BAR RETROFITMENT WORK FOR 220/132KV ICT-2 FEEDER	19/Aug/2025	09:00	19/Aug/2025	18:00		PLANNED	Requested	
834	RQ228338	OCC_233	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 1 AT SITARGANJ(PG)	POWERGRID	D	WIRING OF BAY EQUIPMENT TO BE TERMINATED IN NEW BUS BAR PANEL (TO BE COMMISSIONED) FOR 132KV BUS BAR RETROFITMENT WORK FOR 220/132KV ICT-1 FEEDER	18/Aug/2025	09:00	18/Aug/2025	18:00		PLANNED	Requested	
835	RQ228334	OCC_233	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 3 AT SITARGANJ(PG)	POWERGRID	D	WIRING OF BAY EQUIPMENT TO BE TERMINATED IN NEW BUS BAR PANEL (TO BE COMMISSIONED) FOR 220KV BUS BAR RETROFITMENT WORK FOR 220/132KV ICT-3 FEEDER	12/Aug/2025	09:00	12/Aug/2025	18:00		PLANNED	Requested	
836	RQ228336	OCC_233	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 2 AT SITARGANJ(PG)	POWERGRID	D	WIRING OF BAY EQUIPMENT TO BE TERMINATED IN NEW BUS BAR PANEL (TO BE COMMISSIONED) FOR 220KV BUS BAR RETROFITMENT WORK FOR 220KV ICT-2 FEEDER	11/Aug/2025	09:00	11/Aug/2025	18:00		PLANNED	Requested	
837	RQ229227	OCC_233	cpcc2_sd	TRANSFORMER	220/66 KV 50 MVA ICT 1 AT DRASS(PG)	POWERGRID	C	Shutdown of complete 66KV Yard required for conncction and HV Testing of 03 GIS bays (01 No ICT Bay and 02 No Line Bays). S/D of complete 66KV Yard required as all 66KV Feeders are fed through single Bus	08/Aug/2025	09:00	10/Aug/2025	17:00	Under Construction head Kindly approve	PLANNED	Requested	
838	RQ228335	OCC_233	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 1 AT SITARGANJ(PG)	POWERGRID	D	WIRING OF BAY EQUIPMENT TO BE TERMINATED IN NEW BUS BAR PANEL (TO BE COMMISSIONED) FOR 220KV BUS BAR RETROFITMENT WORK FOR 220/132KV ICT-1 FEEDER	06/Aug/2025	09:00	06/Aug/2025	18:00		PLANNED	Requested	
839	RQ228352	OCC_233	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 2 AT PITHORAGARH(PG)	POWERGRID	D	ICT-2 Busbar Retro fitment (Termination of Bus Bar CT Wiring)	05/Aug/2025	09:00	05/Aug/2025	18:00		PLANNED	Requested	

840	RQ228353	OCC_233	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 1 AT PITHORAGARH(PG)	POWERGRID	D	Busbar Retro fitment (Termination of Bus Bar CT Wiring)	04/Aug/2025	09:00	04/Aug/2025	18:00		PLANNED	Requested	
841	RQ229049	OCC_233	cpcc2_sd	TRANSFORMER	220/66 KV 50 MVA ICT 1 AT KHALSI(PG)		D	For AMP Works.	19/Aug/2025	09:00	19/Aug/2025	17:00	Kindly approve.	PLANNED	Requested	
842	RQ229048	OCC_233	cpcc2_sd	TRANSFORMER	220/66 KV 50 MVA ICT 2 AT LEH(PG)		D	For AMP Works.	12/Aug/2025	09:00	12/Aug/2025	17:00	Kindly approve.	PLANNED	Requested	
843	RQ228667	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-SITARGANJ(PG) (PG) CKT-1	POWERGRID	D	FOR DISMANTLING OF ERS IN 220 KV TANAKPUR(NHPC)-SITARGANJ(PG) LINE BETWEEN TL Loc. No. 15 & 16 FOR NHAI DIVERSION WORK UNDER SITARGANJ TLM JURISDICTION AFTER THAT LINE SHALL BE TAKEN INTO SERVICE THROUGH NEWLY ERECTED TOWER'S	30/Aug/2025	09:00	30/Aug/2025	18:00		PLANNED	Requested	
844	RQ228668	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-CBGANJ(UP) (PG) CKT-1	POWERGRID	D	FOR DISMANTLING OF ERS IN 220 KV TANAKPUR(NHPC)-BAREILLY (CB GANJ) LINE BETWEEN TL Loc. No. 15 & 16 FOR NHAI DIVERSION WORK UNDER SITARGANJ TLM JURISDICTION AFTER THAT LINE SHALL BE TAKEN INTO SERVICE THROUGH NEWLY ERECTED TOWER'S	29/Aug/2025	09:00	29/Aug/2025	18:00		PLANNED	Requested	
845	RQ228919	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PITHORAGARH-JAULIWI (PG) CKT-2	POWERGRID	D	For AMP of 208 Bay Line Side Equipments,Relay Testing Work and Distance Relay Firmware Upgradation work as per Technical Circular	27/Aug/2025	08:00	27/Aug/2025	18:00		PLANNED	Requested	
846	RQ228918	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PITHORAGARH-JAULIWI (PG) CKT-1	POWERGRID	D	For AMP of 206 Bay Line Side Equipments,Relay Testing Work and Distance Relay Firmware Upgradation work as per Technical Circular	24/Aug/2025	08:00	24/Aug/2025	18:00		PLANNED	Requested	
847	RQ228873	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-ALLAHABADREWAR OAD(UP) (PG) CKT-2	POWERGRID	D	Stability test of Busbar Relay	23/Aug/2025	08:00	23/Aug/2025	12:00		PLANNED	Requested	
848	RQ228872	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-ALLAHABADREWAR OAD(UP) (PG) CKT-1	POWERGRID	D	Stability test of Busbar Relay	22/Aug/2025	14:00	22/Aug/2025	18:00		PLANNED	Requested	
849	RQ228835	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-4	POWERGRID	D	AMP of line bay equipment at Kanpur	22/Aug/2025	08:00	22/Aug/2025	18:00		PLANNED	Requested	
850	RQ229262	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2	POWERGRID	C	NHAI Diversion Work	21/Aug/2025	08:00	31/Aug/2025	18:00		PLANNED	Requested	
851	RQ228834	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-3	POWERGRID	D	AMP of line bay equipment at Kanpur	21/Aug/2025	08:00	21/Aug/2025	18:00		PLANNED	Requested	
852	RQ229261	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1	POWERGRID	C	NHAI Diversion Work	21/Aug/2025	08:00	31/Aug/2025	18:00		PLANNED	Requested	
853	RQ228878	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-JHUSI(UP) (PG) CKT-1	POWERGRID	D	Stability test of Busbar Relay	20/Aug/2025	14:00	20/Aug/2025	18:00		PLANNED	Requested	
854	RQ229207	OCC_233	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAWAIMADHOPUR(RS)-DAUSA(RS) (PG) CKT-1	POWERGRID	D	Quarterly Maintenance	20/Aug/2025	08:00	20/Aug/2025	18:00		PLANNED	Requested	
855	RQ228833	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-2	POWERGRID	D	AMP of line bay equipment at Kanpur	20/Aug/2025	08:00	20/Aug/2025	18:00		PLANNED	Requested	
856	RQ229212	OCC_233	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LALSOTE(RS)-DAUSA(RS) (PG) CKT-1	POWERGRID	D	Quarterly Maintenance	19/Aug/2025	08:00	19/Aug/2025	18:00		PLANNED	Requested	
857	RQ228832	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-1	POWERGRID	D	AMP of line bay equipment at Kanpur	19/Aug/2025	08:00	19/Aug/2025	18:00		PLANNED	Requested	
858	RQ228360	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAULIWI (PG)-DHAULIGANGA(NH) (PG) CKT-2	POWERGRID	D	For AMP of 25MVA Line Reactor installed at NHPC end and Distance Relay Firmware Upgradation work as per Technical Circular and their testing	15/Aug/2025	08:00	15/Aug/2025	18:00		PLANNED	Requested	
859	RQ228672	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-SITARGANJ(PG) (PG) CKT-1	POWERGRID	D	WIRING OF BAY EQUIPMENT TO BE TERMINATED IN NEW BUS BAR PANEL (TO BE COMMISSIONED) FOR 220KV BUS BAR RETROFITMENT WORK FOR 220KV SITARGANJ (PG)-TANAKPUR(NHPC) TRANSMISSION LINE	13/Aug/2025	09:00	13/Aug/2025	18:00		PLANNED	Requested	
860	RQ229216	OCC_233	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-2	POWERGRID	D	Quarterly Maintenance of Bay along with BUS	13/Aug/2025	08:00	13/Aug/2025	18:00		PLANNED	Requested	

861	RQ228812	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SITARGANJ(PG)-CBGANJ(UP) (PG) CKT-1	POWERGRID	D	"To attend SD nature defects in the line by breaily TLM & Bus bar Retrofitment by Sitarganj"	13/Aug/2025	08:00	14/Aug/2025	18:00		PLANNED	Requested	
862	RQ229215	OCC_233	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-1	POWERGRID	D	Quarterly Maintenance of Bay along with BUS	12/Aug/2025	08:00	12/Aug/2025	18:00		PLANNED	Requested	
863	RQ228266	OCC_233	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAR(NT)-RAEBAREILLY(PG) (PG) CKT-3	POWERGRID	D	bay equipment testing	12/Aug/2025	08:00	13/Aug/2025	18:00		PLANNED	Requested	
864	RQ228813	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-CBGANJ(UP) (PG) CKT-1	POWERGRID	D	To attend SD nature defects in the line.	11/Aug/2025	08:00	12/Aug/2025	18:00		PLANNED	Requested	
865	RQ228892	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANCHKULA-CHANDIGARH SEC-47 (PG) CKT-2	POWERGRID	C	SPARE CABLE CHARGING WORK.CABLE TERMINATION, STRAIGHT THROUGH JOINTING, SWITCHOVER, JUMPERING & COMMISSIONING WORK.	10/Aug/2025	10:00	20/Aug/2025	18:00	Kindly approve	PLANNED	Requested	
866	RQ229211	OCC_233	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV INDIRA NAGAR(RS)-HEERAPURA(RS) (PG) CKT-1	POWERGRID	D	Quarterly maintenance of Bay Equipment	07/Aug/2025	08:00	07/Aug/2025	18:00		PLANNED	Requested	
867	RQ228917	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHPUR(PG)-KANPURSOUTH(UP) (PG) CKT-1	POWERGRID	D	Line Bay AMP and Jumper tightening work.	06/Aug/2025	09:00	06/Aug/2025	18:00		PLANNED	Requested	
868	RQ228903	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-HAMIRPUR(HP) (PG) CKT-2	POWERGRID	D	Rectification of shutdown nature defects of Line and AMP of Line Equipments	06/Aug/2025	09:00	06/Aug/2025	17:00	Kindly approve	PLANNED	Requested	
869	RQ228750	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AURAIYA(NT)-SIKANDRA(UP) (PG) CKT-1	POWERGRID	D	AMP OF LINE & MAIN BAY	06/Aug/2025	08:00	06/Aug/2025	18:00		PLANNED	Requested	
870	RQ229217	OCC_233	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-INDIRA NAGAR(RS) (PG) CKT-1	POWERGRID	D	Quarterly maintenance of Bay Equipment	06/Aug/2025	08:00	06/Aug/2025	18:00		PLANNED	Requested	
871	RQ228726	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALALI(NH) (PG) CKT-2	POWERGRID	D	Shutdown for rectification of 1 span of OPGW	06/Aug/2025	08:00	06/Aug/2025	18:00	Under Constrction head Kindly approve	PLANNED	Requested	
872	RQ228882	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-ALLAHABADREWAR OAD(UP) (PG) CKT-2	POWERGRID	D	Preparatory works for 220kv Busbar Relay retrofitting	05/Aug/2025	16:00	05/Aug/2025	18:00		PLANNED	Requested	
873	RQ228881	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-ALLAHABADREWAR OAD(UP) (PG) CKT-1	POWERGRID	D	Preparatory works for 220kv Busbar Relay retrofitting	05/Aug/2025	14:00	05/Aug/2025	16:00		PLANNED	Requested	
874	RQ228902	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-HAMIRPUR(HP) (PG) CKT-1	POWERGRID	D	Rectification of shutdown nature defects of Line and AMP of Line Equipments	05/Aug/2025	09:00	05/Aug/2025	17:00	Kindly approve	PLANNED	Requested	
875	RQ228910	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-JHUSI(UP) (PG) CKT-1	POWERGRID	D	Preparatory works for 220kv Busbar Relay retrofitting	04/Aug/2025	14:00	04/Aug/2025	16:00		PLANNED	Requested	
876	RQ228664	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PITHORAGARH-JAULIIVI (PG) CKT-1	POWERGRID	D	220 KV BUS BAR RETROFITMENT (TERMINATION OF BUS BAR CT WIRING) AT PITORAGARH	02/Aug/2025	09:00	02/Aug/2025	18:00		PLANNED	Requested	
877	RQ228673	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-SITARGANJ(PG) (PG) CKT-1	POWERGRID	D	ERECTION OF ERS IN 220 KV SITARGANJ-TANAKPUR (NHPC) BETWEEN TL Loc. No. 15 & 16 FOR NHAI DIVERSION WORK UNDER SITARGANJ TLM JURISDICTION AFTER THAT LINE SHALL BE TAKEN INTO SERVICE THROUGH ERS	02/Aug/2025	09:00	02/Aug/2025	18:00		PLANNED	Requested	
878	RQ228891	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHANDIGARH SEC-47 -PANCHKULA (PG) CKT-1	POWERGRID	C	SPARE CABLE CHARGING WORK.CABLE TERMINATION, STRAIGHT THROUGH JOINTING, SWITCHOVER, JUMPERING & COMMISSIONING WORK.	01/Aug/2025	10:00	09/Aug/2025	18:00	Kindly approve	PLANNED	Requested	
879	RQ228697	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-PAMPPORE(PDD) (PG) CKT-1	POWERGRID	C	Shutdown required for CT replacament under ADDCAP vide CERC petition No 470/TJ/2020 dated 14.10.2021	01/Aug/2025	09:00	02/Aug/2025	18:00	Under construction head Kindly approve	PLANNED	Requested	
880	RQ228665	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PITHORAGARH-JAULIIVI (PG) CKT-2	POWERGRID	D	220 KV JAULIBI PITHORAGARH CKT-2 BUS BAR RETROFITMENT (TERMINATION OF BUS BAR CT WIRING) AT PITORAGARH	01/Aug/2025	09:00	01/Aug/2025	18:00		PLANNED	Requested	
881	RQ228361	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-CBGANJ(UP) (PG) CKT-1	POWERGRID	D	ERECTION OF ERS IN 220 KV TANAKPUR-BAREILLY (CB GANJ) LINE BETWEEN TL Loc. No. 15 & 16 FOR NHAI DIVERSION WORK UNDER SITARGANJ TLM JURISDICTION AFTER THAT LINE SHALL BE TAKEN INTO SERVICE THROUGH ERS	01/Aug/2025	09:00	01/Aug/2025	18:00		PLANNED	Requested	
882	RQ228723	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALALI(NH) (PG) CKT-1	POWERGRID	D	AR Non Auto mode required for mantianace of OPGW	01/Aug/2025	08:00	06/Aug/2025	18:00	Under cosntruction head Kindly approve	PLANNED	Requested	

883	RQ228724	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-2	POWERGRID	D	AR Non Auto mode required for mantianace of OPGW	01/Aug/2025	08:00	06/Aug/2025	18:00	Under cosntruction head Kindly approve	PLANNED	Requested	
884	RQ229068	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-UDHAMPUR(PDD) (PG) CKT-2		D	Tr. Line AMP work(Jumper Bolt/Nut Loose,Vibration damper Loose, Spacers Damaged)	30/Aug/2025	09:00	30/Aug/2025	18:00	Kindly approve.	PLANNED	Requested	
885	RQ229075	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENGANGA(NH)-DELINA(PDD) (PG) CKT-2		D	Rectification of S/D based defects of the line	30/Aug/2025	09:00	30/Aug/2025	18:00	Kindly approve.	PLANNED	Requested	
886	RQ228372	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHADLA_2 (PG)-RSDCL(PSS4)_SL_BH D2_PG (RSDCL) CKT-1		D	Attending COE Protection Observations, CT Oil Sampling	29/Aug/2025	17:00	30/Aug/2025	23:00		PLANNED	Requested	
887	RQ229067	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-UDHAMPUR(PDD) (PG) CKT-1		D	Tr. Line AMP work(Jumper Bolt/Nut Loose,Vibration damper Loose, Spacers Damaged)	29/Aug/2025	09:00	29/Aug/2025	18:00	Kindly approve.	PLANNED	Requested	
888	RQ229074	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENGANGA(NH)-DELINA(PDD) (PG) CKT-1		D	Rectification of S/D based defects of the line	29/Aug/2025	09:00	29/Aug/2025	18:00	Kindly approve.	PLANNED	Requested	
889	RQ228371	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHADLA_2 (PG)-RSDCL(PSS2)_SL_BH D2_PG (RSDCL) CKT-1		D	Attending COE Protection Observations, CT Oil Sampling	27/Aug/2025	17:00	28/Aug/2025	23:00		PLANNED	Requested	
890	RQ228571	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BIKANER_2 (PBTS)-KHIDRAT_REPL_SL_BKN2 (KHIDRAT_REPL) CKT-1		D	Bay AMP Works	26/Aug/2025	17:00	26/Aug/2025	23:00		PLANNED	Requested	
891	RQ228570	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BIKANER_2 (PBTS)-JUNA_REPL_SL_BK N2 (JUNA_REPL) CKT-1		D	Bay AMP Works	25/Aug/2025	17:00	25/Aug/2025	23:00		PLANNED	Requested	
892	RQ229096	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KAITHAL(PG)-NEEMWALA(HV) (HVPNL) CKT-2		D	Retrofitment of BUS BAR Protection sytem and their stability Test	22/Aug/2025	09:00	22/Aug/2025	13:00	Kindly approve.	PLANNED	Requested	
893	RQ229095	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KAITHAL(PG)-NEEMWALA(HV) (HVPNL) CKT-1		D	Retrofitment of BUS BAR Protection sytem and their stability Test	21/Aug/2025	14:00	21/Aug/2025	18:00	Kindly approve.	PLANNED	Requested	
894	RQ228568	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BTPSL_SL_BIK2_PG-BIKANER_2 (PBTS) (BANDERWALA_TPS L) CKT-1		D	Bay AMP Works	20/Aug/2025	17:00	20/Aug/2025	23:00		PLANNED	Requested	
895	RQ229094	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHEEKA(HV)-KAITHAL(PG) (HVPNL) CKT-2		D	Retrofitment of BUS BAR Protection sytem and their stability Test	20/Aug/2025	14:00	20/Aug/2025	18:00	Kindly approve.	PLANNED	Requested	
896	RQ229093	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHEEKA(HV)-KAITHAL(PG) (HVPNL) CKT-1		D	Retrofitment of BUS BAR Protection sytem and their stability Test	19/Aug/2025	14:00	19/Aug/2025	18:00	Kindly approve.	PLANNED	Requested	
897	RQ229080	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-CHOWADHI (JK) (PDD JK) CKT-1		D	For replacement of Broken Disc Insulators and other Shutdown Nature Defects	19/Aug/2025	09:00	20/Aug/2025	17:00	Kindly approve.	PLANNED	Requested	
898	RQ229092	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KAITHAL(PG)-KAITHAL(HV) (HVPNL) CKT-2		D	Retrofitment of BUS BAR Protection sytem and their stability Test	18/Aug/2025	14:00	18/Aug/2025	18:00	Kindly approve.	PLANNED	Requested	
899	RQ229091	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KAITHAL(PG)-KAITHAL(HV) (HVPNL) CKT-1		D	Retrofitment of BUS BAR Protection sytem and their stability Test	18/Aug/2025	09:00	18/Aug/2025	13:00	Kindly approve.	PLANNED	Requested	
900	RQ228569	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BIKANER_2 (PBTS)-KSP_NHPC_LTD_SL_BKN2 (KSP_NHPC_LTD) CKT-1		D	for Bay extension works	13/Aug/2025	17:00	14/Aug/2025	23:00		PLANNED	Requested	
901	RQ229090	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-SAMBA (JK) (PDD JK) CKT-2		D	For AMP of Line Equipment & Bay Equipment	13/Aug/2025	09:00	13/Aug/2025	17:00	Kindly approve.	PLANNED	Requested	
902	RQ229089	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-SAMBA (JK) (PDD JK) CKT-1		D	For AMP of Line Equipment & Bay Equipment	12/Aug/2025	09:00	12/Aug/2025	17:00	Kindly approve.	PLANNED	Requested	
903	RQ229079	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-2		D	For replacement of flashed insulator String and other Shutdown Nature Defects	12/Aug/2025	09:00	13/Aug/2025	17:00	Kindly approve.	PLANNED	Requested	
904	RQ228378	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHADLA_2 (PG)-AVAADA SUNRAYS_SL_BHD2_PG (AVAADA_SUNRAYS) (AVAADA_SUNRAYS) CKT-1		D	Attending COE Protection Observations, CT Oil Sampling	11/Aug/2025	17:00	12/Aug/2025	23:00		PLANNED	Requested	
905	RQ228377	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHADLA_2 (PG)-AEGPL_SL_BHD2_P G (AMP ENERGY GREEN PRIVATE LIMITED) CKT-1		D	Attending COE Protection Observations, CT Oil Sampling	09/Aug/2025	17:00	10/Aug/2025	23:00		PLANNED	Requested	

906	RQ228376	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NOKHRA SL_BHD2 (NTPC)-BHADLA_2 (PG) (NTPC_NOKHRA) CKT-1		D	Attending COE Protection Observations, CT Oil Sampling	07/Aug/2025	17:00	08/Aug/2025	23:00		PLANNED	Requested	
907	RQ229098	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAGRAON(PG)-LUDHIANA(PG) (PSTCL) CKT-1		D	For Annual Maintenance works	07/Aug/2025	08:00	07/Aug/2025	18:00	Kindly approve.	PLANNED	Requested	
908	RQ228538	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PIRANKALIYAR(UK)-ROORKEE(PG) (PTCUL) CKT-3		D	relay retrofitment work	06/Aug/2025	09:00	06/Aug/2025	18:00		PLANNED	Requested	
909	RQ229097	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DANDHARIKALANI(PG)-LUDHIANA(PG) (PSTCL) CKT-1		D	For Annual Maintenance works	06/Aug/2025	08:00	06/Aug/2025	18:00	Kindly approve.	PLANNED	Requested	
910	RQ228375	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHADLA(PG)-ACME SOLAR(ACM) (ACME) CKT-1		D	Attending COE Protection Observations, CT Oil Sampling	05/Aug/2025	17:00	06/Aug/2025	23:00		PLANNED	Requested	
911	RQ228537	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PIRANKALIYAR(UK)-ROORKEE(PG) (PTCUL) CKT-2		D	relay retrofitment work	05/Aug/2025	09:00	05/Aug/2025	18:00		PLANNED	Requested	
912	RQ228536	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PIRANKALIYAR(UK)-ROORKEE(PG) (PTCUL) CKT-1		D	relay retrofitment work	04/Aug/2025	09:00	04/Aug/2025	18:00		PLANNED	Requested	
913	RQ228543	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAHARANPUR(PG)-SARSAWAN(UP) (UP) CKT-1		D	For AMP work	04/Aug/2025	09:00	04/Aug/2025	18:00		PLANNED	Requested	
914	RQ228374	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABCRENEW_RJ01_5 L_BHD2_PG-BHADLA_2 (PG) (ABC RJ01) CKT-1		D	Attending COE Protection Observations, CT Oil Sampling	03/Aug/2025	17:00	04/Aug/2025	23:00		PLANNED	Requested	
915	RQ228535	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ROORKEE(PG)-RAMNAGAR(UK) (PTCUL) CKT-1		D	relay retrofitment work	03/Aug/2025	09:00	03/Aug/2025	18:00		PLANNED	Requested	
916	RQ228564	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PGPL_SL_BIK2_PG-BIKANER_2 (PBTS) (PRERAK GREENTECH PVT LTD) CKT-1		D	for Bay extension works	01/Aug/2025	17:00	05/Aug/2025	23:00		PLANNED	Requested	
917	RQ228566	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SRIPL_SL_BIK2_PG-BIKANER_2 (PBTS) (SERENTICA_RI4PL_BIK2) CKT-1		D	for Bay extension works	01/Aug/2025	17:00	05/Aug/2025	23:00		PLANNED	Requested	
918	RQ228567	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BIKANER_2 (PBTS)-JGCPL_SL_BIK2_PG (JUNIPER_NEPL) CKT-1		D	for Bay extension works	01/Aug/2025	17:00	05/Aug/2025	23:00		PLANNED	Requested	
919	RQ228373	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SEORA_SL_BHD2_PG (MEGA_SURYAURIA)-BHADLA_2 (PG) (MEGA_SURYAURIA) CKT-1		D	Attending COE Protection Observations, CT Oil Sampling	01/Aug/2025	17:00	02/Aug/2025	23:00		PLANNED	Requested	
920	RQ228565	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GRIANPSS_BIK2_(A MPLUS)-BIKANER_2 (PBTS) (GRIAN ENERGY PRIVATE LIMITED) CKT-1		D	for Bay extension works	01/Aug/2025	17:00	05/Aug/2025	23:00		PLANNED	Requested	
921	RQ228698	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SOHAWAL(PG)-AYODHYA (UP) (UP) CKT-1	UPPTCL	D	For Relay Testing & scheme updation	29/Aug/2025	09:00	29/Aug/2025	18:00		PLANNED	Requested	
922	RQ228173	OCC_233	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAHARANPUR(UP)-KHODRI(UK) (UP) CKT-1	UPPTCL	D	Preventive maintenance works like looping chopping of tree Branches in the line corridor Specially in the Hilly area, Jumper Tightening works and polymer & Insulator Disc Cleaning works.	25/Aug/2025	09:00	30/Aug/2025	18:00		PLANNED	Requested	
923	RQ228920	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAR(NT)-FATEHPUR(UP) (UP) CKT-1	UPPTCL	D	Fixing of Pilot at loc no 145	22/Aug/2025	08:00	22/Aug/2025	18:00		PLANNED	Requested	
924	RQ228600	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-PHULPUR(UP) (UP) CKT-1	UPPTCL	D	Stability test of Busbar Relay	21/Aug/2025	08:00	21/Aug/2025	12:00		PLANNED	Requested	
925	RQ228908	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-PHULPUR(UP) (UP) CKT-1	UPPTCL	D	Preparatory works for 220kV Busbar Relay retrofitting	05/Aug/2025	08:00	05/Aug/2025	10:00		PLANNED	Requested	
926	RQ228687	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SOHAWAL(PG)-SOHAWAL(UP) (UP) CKT-2	UPPTCL	D	FOR RELAY TESTING & SCHEME UPDATION.	02/Aug/2025	08:00	02/Aug/2025	18:00		PLANNED	Requested	

927	RQ228172	OCC_233	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAR(NT)-RAEBAREILLY(PG) (UP) CKT-2	UPPTCL	D	Completion of Diversion/Shifting/Height Raising works of 220 kV Unchahar (NTPC)-Raibareli (PGCIL) DC Line (Height Raising of trumpet of Ganga Expressway UPIEDA)	01/Aug/2025	08:00	15/Aug/2025	18:00		PLANNED	Requested	
928	RQ228894	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHABAD(PG)-BHUNA(HV) (HVPNL) CKT-1	HVPNL	D	AMP of Line equipments	28/Aug/2025	09:00	28/Aug/2025	17:00	Kindly approve	PLANNED	Requested	
929	RQ228838	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-RAJOKHERI (HV) (HVPNL) CKT-1	HVPNL	D	For AMP of Line Equipment & Bay Equipment	05/Aug/2025	08:00	05/Aug/2025	18:00	Kindly approve	PLANNED	Requested	
930	RQ229206	OCC_233	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-SAKATPURA(RS) (RS) CKT-1	RRVPNL	C	For Half yearly maintenance & testing work	28/Aug/2025	08:00	29/Aug/2025	18:00		PLANNED	Requested	
931	RQ229219	OCC_233	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_A(NP)-SAKATPURA(RS) (RS) CKT-1	RRVPNL	C	For Half yearly maintenance & testing work	21/Aug/2025	08:00	22/Aug/2025	18:00		PLANNED	Requested	
932	RQ228256	OCC_233	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(P) (BBMB) CKT-1	BBMB	D	Patrolling of line alongwith Tree trimming and Jumper tightening	26/Aug/2025	08:00	26/Aug/2025	18:00		PLANNED	Requested	
933	RQ229177	OCC_233	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-CHIRAWA(RS) (BB) CKT-1	BBMB	D	For tree trimming under the line, requiring shutdown and routine maintenance of associated equipments	21/Aug/2025	08:00	21/Aug/2025	18:00		PLANNED	Requested	
934	RQ229179	OCC_233	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2	BBMB	D	For Bay Maintenance, Line patrolling & Tree trimming	21/Aug/2025	08:00	21/Aug/2025	18:00		PLANNED	Requested	
935	RQ229178	OCC_233	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1	BBMB	D	For Bay Maintenance, Line patrolling & Tree trimming	19/Aug/2025	08:00	19/Aug/2025	18:00		PLANNED	Requested	
936	RQ228962	OCC_233	sldchp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHAR-GANGUWAL (BB) CKT-1	BBMB	D	Connection of Droppers with 220 kV Kangoo (HPPTCL) for charging of new line bay	05/Aug/2025	10:00	05/Aug/2025	15:00		PLANNED	Requested	
937	RQ229008	OCC_233	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-DHULKOTE (BB) CKT-2	BBMB	C	Modification work between tower no- 199-200 of 220KV Ganguwal-Dhulkote D/C line	01/Aug/2025	08:00	10/Aug/2025	18:00		PLANNED	Requested	
938	RQ229000	OCC_233	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-1	BBMB	C	पानीपत-नरेला डी/सी लाईन के टावर संख्या 900-901 के बीच नई रेलवे लाईन के निर्माण के कारण बीबीएमवी की विद्युत लाईन के स्थानांतरण / ऊँचाई बढ़ाने का डिपॉजिट कार्य	01/Aug/2025	08:00	07/Aug/2025	18:00		PLANNED	Requested	
939	RQ229007	OCC_233	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-DHULKOTE (BB) CKT-1	BBMB	C	Modification work between tower no- 199-200 of 220KV Ganguwal-Dhulkote D/C line	01/Aug/2025	08:00	10/Aug/2025	18:00		PLANNED	Requested	
940	RQ229001	OCC_233	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-2	BBMB	C	पानीपत-नरेला डी/सी लाईन के टावर संख्या 900-901 के बीच नई रेलवे लाईन के निर्माण के कारण बीबीएमवी की विद्युत लाईन के स्थानांतरण / ऊँचाई बढ़ाने का डिपॉजिट कार्य	01/Aug/2025	08:00	07/Aug/2025	18:00		PLANNED	Requested	
941	RQ229203	OCC_233	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-BHARATPUR(RS) (PG) CKT-1	POWERGRID	D	maintenance of line and bay at 220KV GSS RVPN, Bharatpur	22/Aug/2025	10:00	22/Aug/2025	15:00		PLANNED	Requested	
942	RQ228876	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-NAINI(RLY) (RAILWAYS) CKT-2	RAILWAYS	D	Stability test of Busbar Relay	22/Aug/2025	08:00	22/Aug/2025	12:00		PLANNED	Requested	
943	RQ228875	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-NAINI(RLY) (RAILWAYS) CKT-1	RAILWAYS	D	Stability test of Busbar Relay	21/Aug/2025	14:00	21/Aug/2025	18:00		PLANNED	Requested	
944	RQ228907	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-NAINI(RLY) (RAILWAYS) CKT-2	RAILWAYS	D	Preparatory works for 220kV Busbar Relay retrofitting	05/Aug/2025	12:00	05/Aug/2025	14:00		PLANNED	Requested	
945	RQ228906	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-NAINI(RLY) (RAILWAYS) CKT-1	RAILWAYS	D	Preparatory works for 220kV Busbar Relay retrofitting	05/Aug/2025	10:00	05/Aug/2025	12:00		PLANNED	Requested	
946	RQ228981	OCC_233	sldchp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAROR(HP)-PARBATI POOLING BANALA(PG) (HPPTCL) CKT-1	HPPTCL	D	Installation, testing & commissioning of PLCC panels at GIS (HPPTCL) Charor and PGCIL station Banala	21/Aug/2025	09:00	22/Aug/2025	18:00		PLANNED	Requested	
947	RQ228982	OCC_233	sldchp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAROR(HP)-PARBATI POOLING BANALA(PG) (HPPTCL) CKT-2	HPPTCL	D	Installation, testing & commissioning of PLCC panels at GIS (HPPTCL) Charor and PGCIL station Banala	21/Aug/2025	09:00	22/Aug/2025	18:00		PLANNED	Requested	
948	RQ228961	OCC_233	sldchp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHAR(BB)-KANGOO(HP) (HP) CKT-1	HPPTCL	D	Connection of Droppers with 220 kV Kangoo (HPPTCL) for charging of new line bay	08/Aug/2025	09:00	08/Aug/2025	13:00		PLANNED	Requested	
949	RQ228254	OCC_233	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(P) (PS) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	21/Aug/2025	08:00	21/Aug/2025	18:00		PLANNED	Requested	
950	RQ228185	OCC_233	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(P) (PS) CKT-2	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	14/Aug/2025	08:00	14/Aug/2025	18:00		PLANNED	Requested	

951	RQ229222	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(P5) (PSTCL) CKT-2	PSTCL	D	AMP of Line equipments	13/Aug/2025	09:00	13/Aug/2025	17:00	Kindly approve	PLANNED	Requested	
952	RQ229221	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(P5) (PSTCL) CKT-1	PSTCL	D	AMP of Line equipments	12/Aug/2025	09:00	12/Aug/2025	17:00	Kindly approve	PLANNED	Requested	
953	RQ228864	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-KIDWAI NAGAR KANPUR (UP) (PG) CKT-1	POWERGRID	D	AMP of line bay equipment at Kanpur	06/Aug/2025	08:00	06/Aug/2025	18:00		PLANNED	Requested	
954	RQ228758	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-KIRAWALI(UP) (PG) CKT-1	POWERGRID	D	RECTIFICATION OF SHORT JUMPERS AND INSTALLATION OF PILOT INSULATORS	02/Aug/2025	09:00	02/Aug/2025	18:00		PLANNED	Requested	
955	RQ228171	OCC_233	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAR(NT)-RAEBAREILLY(PG) (PG) CKT-1	POWERGRID	D	Completion of Diversion/Shifting/Height Raising works of 220 kV Unchahar (NTPC)-Raibareli (PGCIL) DC Line (Height Raising of trumpet of Ganga Expressway UPIEDA}	01/Aug/2025	08:00	15/Aug/2025	18:00		PLANNED	Requested	
956	RQ228909	OCC_233	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-3	DTL	D	Measurement of Building distance from 220KV Mandola-Wazirabad CKT-II as per Electricity Ombudsman/Appeal No. 45/2024) & CGRF (Case No. CG-544/2024)	04/Aug/2025	10:00	04/Aug/2025	14:00		PLANNED	Requested	
957	RQ228710	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KIRAWALI(UP)-SIKANDRA(UP) (PG) CKT-1	POWERGRID	D	RECTIFICATION OF SHORT JUMPERS AND INSTALLATION OF PILOT INSULATORS BY TLM-AGRA	03/Aug/2025	09:00	03/Aug/2025	18:00		PLANNED	Requested	
958	RQ228774	OCC_233	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 6		D	Bay Extension, LBB Testing, Attending Hotspot	29/Aug/2025	17:00	30/Aug/2025	23:00		PLANNED	Requested	
959	RQ228773	OCC_233	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 5		D	Bay Extension, LBB Testing, Attending Hotspot	27/Aug/2025	17:00	28/Aug/2025	23:00		PLANNED	Requested	
960	RQ228782	OCC_233	cpcc1_sd	BUS	220 KV JIND(PG) - BUS 2		D	AMP related work	26/Aug/2025	08:00	26/Aug/2025	18:00		PLANNED	Requested	
961	RQ228772	OCC_233	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 4		D	Bay Extension, LBB Testing, Attending Hotspot	25/Aug/2025	17:00	26/Aug/2025	23:00		PLANNED	Requested	
962	RQ228798	OCC_233	cpcc1_sd	BUS	220KV BUS 1 AT KOTPUTLI(PG) - BUS 1		D	For Construction Activities of SS-104 Package (Busbar Relay Stability Test)	25/Aug/2025	09:00	26/Aug/2025	20:00		PLANNED	Requested	
963	RQ228781	OCC_233	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 3		D	AMP related work	25/Aug/2025	08:00	25/Aug/2025	18:00		PLANNED	Requested	
964	RQ228771	OCC_233	cpcc1_sd	BUS	220KV BUS 2 AT KOTPUTLI(PG)		D	Bay Extension, LBB Testing, Attending Hotspot	23/Aug/2025	17:00	24/Aug/2025	23:00		PLANNED	Requested	
965	RQ228797	OCC_233	cpcc1_sd	BUS	220KV BUS 2 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (Bus Bar Relay Stability Test)	22/Aug/2025	09:00	23/Aug/2025	20:00		PLANNED	Requested	
966	RQ228770	OCC_233	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 2		D	Bay Extension, LBB Testing, Attending Hotspot	21/Aug/2025	17:00	22/Aug/2025	23:00		PLANNED	Requested	
967	RQ228769	OCC_233	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 1		D	Bay Extension, LBB Testing, Attending Hotspot	19/Aug/2025	17:00	20/Aug/2025	23:00		PLANNED	Requested	
968	RQ229034	OCC_233	cpcc2_sd	BUS	220KV BUS 1 AT KATHAL(PG)		D	Retrofitment of BUS BAR Protection system and their stability Test	18/Aug/2025	09:00	23/Aug/2025	18:00	Kindly approve.	PLANNED	Requested	
969	RQ229036	OCC_233	cpcc2_sd	BUS	220KV BUS 2 AT PATIALA(PG)		C	Testing of 220 KV Bus- 2 after retrofitting of relays	18/Aug/2025	09:00	27/Aug/2025	18:00	Kindly approve.	PLANNED	Requested	
970	RQ228802	OCC_233	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSLS) - BUS 5		D	for Bay extension works	13/Aug/2025	17:00	14/Aug/2025	23:00		PLANNED	Requested	
971	RQ228792	OCC_233	cpcc1_sd	BUS	220KV BUS 1 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (Bus Stability Test)	12/Aug/2025	09:00	12/Aug/2025	20:00		PLANNED	Requested	
972	RQ228784	OCC_233	cpcc1_sd	BUS	220KV BUS 1 AT BAGHPAT(PG)		C	Rectification of P.D defect in 220kV Main Bus-1	12/Aug/2025	08:00	15/Aug/2025	23:00	Along with requested transmission lines.	PLANNED	Requested	
973	RQ228791	OCC_233	cpcc1_sd	BUS	220KV BUS 2 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (Bus Stability Test)	11/Aug/2025	09:00	11/Aug/2025	20:00		PLANNED	Requested	
974	RQ228800	OCC_233	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSLS) - BUS 2		D	for Bay extension works	08/Aug/2025	17:00	12/Aug/2025	23:00		PLANNED	Requested	
975	RQ228799	OCC_233	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSLS) - BUS 1		D	for Bay extension works	06/Aug/2025	17:00	07/Aug/2025	23:00		PLANNED	Requested	
976	RQ228783	OCC_233	cpcc1_sd	BUS	220KV BUS 2 AT SONIPAT(PG)		D	AMP related work	04/Aug/2025	09:00	04/Aug/2025	18:00		PLANNED	Requested	
977	RQ229035	OCC_233	cpcc2_sd	BUS	220KV BUS 1 AT PATIALA(PG)		C	Testing of 220 KV Bus-1 after retrofitting of relays	04/Aug/2025	09:00	13/Aug/2025	18:00	Kindly approve.	PLANNED	Requested	
978	RQ228801	OCC_233	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSLS) - BUS 3		D	for Bay extension works	01/Aug/2025	17:00	05/Aug/2025	23:00		PLANNED	Requested	
979	RQ229226	OCC_233	cpcc2_sd	BUS	220 KV DRASS(JK) - BUS 2	POWERGRID	C	Shutdown of for extension of GIS Bus for new bays and HV Testing of new Bays	28/Aug/2025	09:00	31/Aug/2025	17:00	Under construction head kindly approve	PLANNED	Requested	
980	RQ229225	OCC_233	cpcc2_sd	BUS	220 KV DRASS(JK) - BUS 1	POWERGRID	C	Shutdown of for extension of GIS Bus for new bays and HV Testing of new Bays	25/Aug/2025	09:00	27/Aug/2025	17:00	Under construction head kindly approve	PLANNED	Requested	
981	RQ228304	OCC_233	cpcc3_sd	BUS	220KV BUS 1 AT KANPUR(PG)	POWERGRID	D	AMP of 220kV Bus-1 at Kanpur S/s	24/Aug/2025	08:00	24/Aug/2025	18:00		PLANNED	Requested	
982	RQ228830	OCC_233	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 8	POWERGRID	D	AMP related work	23/Aug/2025	17:00	23/Aug/2025	23:00		PLANNED	Requested	
983	RQ228829	OCC_233	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 7	POWERGRID	D	AMP related work	21/Aug/2025	17:00	21/Aug/2025	23:00		PLANNED	Requested	
984	RQ228828	OCC_233	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 3	POWERGRID	D	AMP related work	20/Aug/2025	17:00	20/Aug/2025	23:00		PLANNED	Requested	
985	RQ229224	OCC_233	cpcc2_sd	BUS	220 KV DRASS(JK) - BUS 2	POWERGRID	C	Shutdown of 220KV BUS required for installation of Adaptor unit for new bay	20/Aug/2025	09:00	23/Aug/2025	17:00	Under construction head kindly approve	PLANNED	Requested	

986	RQ228823	OCC_233	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 6	POWERGRID	D	For AMP work	19/Aug/2025	17:00	19/Aug/2025	23:00		PLANNED	Requested	
987	RQ228822	OCC_233	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 5	POWERGRID	D	For AMP work	18/Aug/2025	17:00	18/Aug/2025	23:00		PLANNED	Requested	
988	RQ228821	OCC_233	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 2	POWERGRID	D	For AMP work	17/Aug/2025	17:00	17/Aug/2025	23:00		PLANNED	Requested	
989	RQ228820	OCC_233	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 1	POWERGRID	D	For AMP work	16/Aug/2025	17:00	16/Aug/2025	23:00		PLANNED	Requested	
990	RQ229223	OCC_233	cpcc2_sd	BUS	220 KV DRASS(JK) - BUS 1	POWERGRID	C	Shutdown of 220KV BUS required for installation of Adaptor unit for new bay	16/Aug/2025	09:00	19/Aug/2025	17:00	Under construction head Kindly approve	PLANNED	Requested	
991	RQ229282	OCC_233	cpcc2_sd	BUS	220KV BUS 2 AT NALLAGARH(PG)	POWERGRID	C	For upcoming new ICT-4 Augmentation work	12/Aug/2025	09:00	14/Aug/2025	18:00	Under Construction head Kindy approve	PLANNED	Requested	
992	RQ228290	OCC_233	cpcc3_sd	BUS	220KV BUS 2 AT ALLAHABAD(PG)	POWERGRID	C	Busbar relay retrofitting works	12/Aug/2025	08:00	18/Aug/2025	18:00		PLANNED	Requested	
993	RQ228268	OCC_233	cpcc3_sd	BUS	220KV BUS 2 AT SITARGANJ(PG)	POWERGRID	C	WIRING OF BAY EQUIPMENT TO BE TERMINATED IN NEW BUS BAR PANEL (TO BE COMMISSIONED) FOR 220KV BUS BAR RETROFITMENT WORK	11/Aug/2025	09:00	14/Aug/2025	18:00		PLANNED	Requested	
994	RQ229281	OCC_233	cpcc2_sd	BUS	220KV BUS 1 AT NALLAGARH(PG)	POWERGRID	C	For upcoming new ICT-4 Augmentation work	09/Aug/2025	09:00	11/Aug/2025	18:00	Under Construction head Kindy approve	PLANNED	Requested	
995	RQ228948	OCC_233	cpcc3_sd	BUS	220 KV PITHORAGARH(PG) - BUS 1	POWERGRID	D	220 kv Bus Bar Retro fitment Work (termination of CT wiring) at Pithoragarh	08/Aug/2025	09:00	08/Aug/2025	18:00		PLANNED	Requested	
996	RQ228289	OCC_233	cpcc3_sd	BUS	220KV BUS 1 AT ALLAHABAD(PG)	POWERGRID	C	Busbar relay retrofitting works	06/Aug/2025	08:00	11/Aug/2025	18:00		PLANNED	Requested	
997	RQ228267	OCC_233	cpcc3_sd	BUS	220KV BUS 1 AT SITARGANJ(PG)	POWERGRID	C	WIRING OF BAY EQUIPMENT TO BE TERMINATED IN NEW BUS BAR PANEL (TO BE COMMISSIONED) FOR 220KV BUS BAR RETROFITMENT WORK	05/Aug/2025	09:00	08/Aug/2025	18:00		PLANNED	Requested	
998	RQ228817	OCC_233	cpcc1_sd	BUS	220 KV FATEHGARH_II(PG) - BUS 4	POWERGRID	D	For AMP work	01/Aug/2025	08:00	31/Aug/2025	18:00		PLANNED	Requested	
999	RQ228261	OCC_233	stuup_sd	BUS	220 KV PANKI(UP) - BUS 2	UPPTCL	C	SHUTDOWN OF 220KV MAIN BUS II FOR REPLACEMENT OF 220KV B BUS ISOLATOR ,Y >X PHASE JAW AND ARM OF 500MVA ICT-1	21/Aug/2025	10:00	22/Aug/2025	17:00		PLANNED	Requested	
1000	RQ228935	OCC_233	sldchp_sd	BUS	220KV BUS 1 AT KANGOO(HP)	HPPTCL	D	Connection of Droppers with 220 kv Kangoo (HPPTCL) ckt-2 for charging of new line bay	08/Aug/2025	09:00	08/Aug/2025	13:00		PLANNED	Requested	
1001	RQ228932	OCC_233	sldchp_sd	BUS	220KV BUS 1 AT DEHAR(BB)	BBMB	D	Connection of droppers with 220 kv Dehar-Kangoo Ckt-2 for charging of new elements	05/Aug/2025	10:00	05/Aug/2025	15:00		PLANNED	Requested	
1002	RQ228929	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SITARGANJ(PG)- SITARGANJ(SIDCUL) (PTCUL) CKT-1	PTCUL	D	Bay no 106 WIRING OF BAY EQUIPMENT TO BE TERMINATED IN NEW BUS BAR PANEL (TO BE COMMISSIONED) FOR 132KV BUS BAR RETROFITMENT WORK FOR 132KV SITARGANJ (PG)-SITARGANJ(ELDECO) TRANSMISSION LINE AND RETROFITMENT OF LBB RELAY	23/Aug/2025	09:00	23/Aug/2025	18:00		PLANNED	Requested	
1003	RQ228669	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SITARGANJ(PG)- SITARGANJ(PTCUL) (PTCUL) CKT-2	PTCUL	D	WIRING OF BAY EQUIPMENT TO BE TERMINATED IN NEW BUS BAR PANEL (TO BE COMMISSIONED) FOR 132KV BUS BAR RETROFITMENT WORK FOR 132KV SITARGANJ (PG)-SITARGANJ(PTCUL-2) TRANSMISSION LINE	22/Aug/2025	09:00	22/Aug/2025	18:00		PLANNED	Requested	
1004	RQ228928	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SITARGANJ(PG)- SITARGANJ(SIDCUL) (PTCUL) CKT-1	PTCUL	D	WIRING OF BAY EQUIPMENT TO BE TERMINATED IN NEW BUS BAR PANEL (TO BE COMMISSIONED) FOR 132KV BUS BAR RETROFITMENT WORK FOR 132KV SITARGANJ (PG)-SITARGANJ(PTCUL-1) TRANSMISSION LINE	21/Aug/2025	09:00	21/Aug/2025	18:00		PLANNED	Requested	
1005	RQ228656	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV LOHAGHAT(PTCUL)- PITHORAGARH(PG) (PTCUL) CKT-1	PTCUL	D	132 kv Pithoragarh-Almora Line(PTCUL)Bus Bar Retro fitment Work (termination of CT wiring) at Pithoragarh	07/Aug/2025	09:00	07/Aug/2025	18:00		PLANNED	Requested	
1006	RQ229187	OCC_233	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV PITHORAGARH(PG)- ALMORA(PTCUL) (PTCUL) CKT-1	PTCUL	D	132 kv Pithoragarh-Almora Line(PTCUL) Busbar Retro fitment (Termination of Bus Bar CT Wiring)	06/Aug/2025	09:00	06/Aug/2025	18:00		PLANNED	Requested	
1007	RQ228252	OCC_233	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)- CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	19/Aug/2025	08:00	19/Aug/2025	18:00		PLANNED	Requested	

1008	RQ228184	OCC_233	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	12/Aug/2025	08:00	12/Aug/2025	18:00		PLANNED	Requested	
1009	RQ228182	OCC_233	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	05/Aug/2025	08:00	05/Aug/2025	18:00		PLANNED	Requested	
1010	RQ228861	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-KATHUA(JK) (PG) CKT-1	POWERGRID	D	Shutdown required for replacement of Puntured insulator detected during online PID test at Loc No. 28.	06/Aug/2025	08:00	06/Aug/2025	18:00	Kindly approve	PLANNED	Requested	
1011	RQ228862	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-MAHANPUR(PDD) (PG) CKT-1	POWERGRID	D	AR in Non auto mode required or safety of manpower workig in 132KV Sewa2-Kathua ckt	06/Aug/2025	08:00	06/Aug/2025	18:00	Kindly approve	PLANNED	Requested	
1012	RQ228858	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-KATHUA(JK) (PG) CKT-1	POWERGRID	D	A/R in Non auto mode required for safety of Manpower working in 132KV Sewa2-Mahanpur ckt.	04/Aug/2025	08:00	04/Aug/2025	18:00	Kindly approve	PLANNED	Requested	
1013	RQ228859	OCC_233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SEWA_2(NH)-MAHANPUR(PDD) (PG) CKT-1	POWERGRID	D	SD required for jumper Replacement in Y Ph and B Ph at Loc No.21	04/Aug/2025	08:00	04/Aug/2025	18:00	Kindly approve	PLANNED	Requested	
1014	RQ228576	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-KASHIPUR(UK) (PG) CKT-2		D	AMP Work	26/Aug/2025	08:00	26/Aug/2025	18:00		PLANNED	Requested	
1015	RQ228575	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-KASHIPUR(UK) (PG) CKT-1		D	AMP Work	25/Aug/2025	08:00	25/Aug/2025	18:00		PLANNED	Requested	
1016	RQ228468	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH(P G) (DTL) CKT-2		C	For Removal of LILO of 400 kv Mandola-Bawana Line and connecting with Maharaniabagh SS & DTPC works	16/Aug/2025	08:00	18/Aug/2025	18:00		PLANNED	Requested	
1017	RQ228469	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH(P G) (DTL) CKT-1		C	For Removal of LILO of 400 kv Mandola-Bawana Line and connecting with Maharaniabagh SS & DTPC works	16/Aug/2025	08:00	18/Aug/2025	18:00		PLANNED	Requested	
1018	RQ228467	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH(P G) (DTL) CKT-1		C	For Removal of LILO of 400 kv Mandola-Bawana Line and connecting with Maharaniabagh SS & DTPC works	16/Aug/2025	08:00	18/Aug/2025	18:00		PLANNED	Requested	
1019	RQ228470	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH(P G) (DTL) CKT-2		C	For Removal of LILO of 400 kv Mandola-Bawana Line and connecting with Maharaniabagh SS & DTPC works	16/Aug/2025	08:00	18/Aug/2025	18:00		PLANNED	Requested	
1020	RQ228466	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MEERUT-BHIWANI (PG) CKT-1		C	For LILO works at 765 kv Narela GIS and PLCC works at Bhiwani, Meerut and Narela	12/Aug/2025	08:00	14/Aug/2025	18:00		PLANNED	Requested	
1021	RQ228547	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KOTPUTLI(PG)-MANOHARPUR(RS) (RS) CKT-1		D	For AMP work and Relay Testing at Kotputli Substation	04/Aug/2025	09:00	04/Aug/2025	18:00	For AMP work and Relay Testing at Kotputli Substation	PLANNED	Requested	
1022	RQ228546	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KOTPUTLI(PG)-KOTPUTLI(RS) (RS) CKT-1		D	For AMP work and Relay Testing at Kotputli Substation	03/Aug/2025	09:00	03/Aug/2025	18:00	For AMP work and Relay Testing at Kotputli Substation	PLANNED	Requested	
1023	RQ228545	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KOTPUTLI(PG)-BANSUR(RS) (RS) CKT-2		D	For Relay Testing at Kotputli Substation	02/Aug/2025	09:00	02/Aug/2025	18:00	For Relay Testing at Kotputli Substation	PLANNED	Requested	
1024	RQ228544	OCC_233	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KOTPUTLI(PG)-BANSUR(RS) (RS) CKT-1		D	For Relay Testing at Kotputli Substation	01/Aug/2025	09:00	01/Aug/2025	18:00	For Relay Testing at Kotputli Substation	PLANNED	Requested	
1025	RQ228283	OCC_233	cpcc3_sd	BUS	132 KV SITARGANI(PG) - BUS 1	POWERGRID	C	WIRING OF BAY EQUIPMENT TO BE TERMINATED IN NEW BUS BAR PANEL (TO BE COMMISSIONED) FOR 132KV BUS BAR RETROFITMENT WORK	18/Aug/2025	09:00	23/Aug/2025	18:00		PLANNED	Requested	
1026	RQ228947	OCC_233	cpcc3_sd	BUS	132 KV PITHORAGARH(PG) - BUS 1	POWERGRID	D	132 kv Bus Bar Retro fitment Work (termination of CT wiring) at Pithoragarh	09/Aug/2025	09:00	09/Aug/2025	18:00		PLANNED	Requested	
1027	RQ228940	OCC_233	sldchp_sd	BUS	132 KV KANGOO(HP) - BUS 2	HPPTCL	D	132 kv Bus-II extension	07/Aug/2025	09:00	07/Aug/2025	15:00		PLANNED	Requested	
1028	RQ228939	OCC_233	sldchp_sd	BUS	132 KV KANGOO(HP) - BUS 1	HPPTCL	D	132 kv Bus-I extension	06/Aug/2025	09:00	06/Aug/2025	15:00		PLANNED	Requested	
1029	RQ228730	OCC_233	cpcc3_sd	BAY	210 M MAIN BAY - 220 KV NEW TANDA (UP)-SOHAWAL(PG) (UP) CKT-1 (POWERGRID) AT 220 KV SOHAWAL(PG)	POWERGRID	C	For CB Pole Overhauling for DCRM issue	26/Aug/2025	09:00	28/Aug/2025	18:00		PLANNED	Requested	

1030	RQ228930	OCC_233	cpcc3_sd	BAY	204 BUS COUPLER BAY - 220KV BUS 1 AT ALLAHABAD(PG) (POWERGRID) AND 220KV BUS 2 AT ALLAHABAD(PG) AT 220 KV ALLAHABAD(PG) (POWERGRID)	POWERGRID	D	Stability test of Busbar Relay	23/Aug/2025	14:00	23/Aug/2025	18:00		PLANNED	Requested	
1031	RQ228972	OCC_233	cpcc1_sd	BAY	204 BUS COUPLER BAY - 220KV BUS 1 AT BAGHPAT(PG) (POWERGRID) AND 220KV BUS 2 AT BAGHPAT(PG) AT 220 KV BAGHPAT(PG) (POWERGRID)	POWERGRID	C	For CB Overhauling	13/Aug/2025	08:00	16/Aug/2025	18:00		PLANNED	Requested	
1032	RQ228722	OCC_233	cpcc3_sd	BAY	204 BUS COUPLER BAY - 220KV BUS 1 AT ALLAHABAD(PG) (POWERGRID) AND 220KV BUS 2 AT ALLAHABAD(PG) AT 220 KV ALLAHABAD(PG) (POWERGRID)	POWERGRID	D	Preparatory works for 220kV Busbar Relay retrofitting	05/Aug/2025	18:00	05/Aug/2025	20:00		PLANNED	Requested	
1033	RQ228725	OCC_233	cpcc3_sd	BAY	205 BUS COUPLER BUS COUPLER BAY - 220KV BUS 1 AT SITARGANI(PG) (POWERGRID) AND 220KV BUS 2 AT SITARGANI(PG) AT 220 KV SITARGANI(PG) (POWERGRID)	POWERGRID	D	WIRING OF BAY EQUIPMENT TO BE TERMINATED IN NEW BUS BAR PANEL (TO BE COMMISSIONED) FOR 220KV BUS BAR RETROFITMENT WORK FOR BUS COUPLER BAY	05/Aug/2025	09:00	05/Aug/2025	18:00		PLANNED	Requested	
1034	RQ229124	OCC_233	cpcc2_sd	SVC/STATCOM	SVC No 1(-400/+600MVAR) at 400 KV Ludhiana(PG)	POWERGRID	D	For General Maintenance works	04/Aug/2025	08:00	04/Aug/2025	18:00	KINDLY APPROVE	PLANNED	Requested	
1035	RQ228747	OCC_233	cpcc1_sd	SVC/STATCOM	STATCOM No 1(-425/+550MVAR) at 400 KV Bhadla_2 (PG)	POWERGRID	D	AMP Work, Attending Protection Descrepancy	03/Aug/2025	17:00	04/Aug/2025	23:00		PLANNED	Requested	
1036	RQ229285	OCC_233	cpcc2_sd	SVC/STATCOM	STATCOM No 1(-100/+100MVAR) at 400 KV Nallagarh(PG)	POWERGRID	C	For upcoming new ICT-4 Augmentation work due to the proximity of Statcom Bay near to ICT-IV	03/Aug/2025	09:00	05/Aug/2025	18:00	Under Construction head Kindy approve	PLANNED	Requested	
1037	RQ229286	OCC_233	cpcc2_sd	SVC/STATCOM	STATCOM No 2(-425/+550MVAR) at 400 KV Nallagarh(PG)	POWERGRID	C	For upcoming new ICT-4 Augmentation work due to the proximity of Statcom Bay near to ICT-IV	03/Aug/2025	09:00	05/Aug/2025	18:00	Under Construction head Kindy approve	PLANNED	Requested	
1038	RQ228746	OCC_233	cpcc1_sd	SVC/STATCOM	STATCOM No 2(-425/+550MVAR) at 400 KV Bhadla_2 (PG)	POWERGRID	D	AMP Work, Attending Protection Descrepancy	01/Aug/2025	17:00	02/Aug/2025	23:00		PLANNED	Requested	
1039	RQ228748	OCC_233	cpcc1_sd	SVC/STATCOM	STATCOM No 2(-425/+550MVAR) at 400 KV Fatehgarh_III(PG)	POWERGRID	D	AMP related work	28/Aug/2025	17:00	28/Aug/2025	23:00		PLANNED	Requested	
1040	RQ228749	OCC_233	cpcc1_sd	SVC/STATCOM	STATCOM No 1(-425/+550MVAR) at 400 KV Bikaner_2 (PBTSL)	PBTSL	D	For logic checking in valve cooling system and AVR related issues checking	10/Aug/2025	17:00	12/Aug/2025	23:00		PLANNED	Requested	