



सत्यमेव जयते

भारत सरकार

Government of India

विद्युत मंत्रालय

Ministry of Power

उत्तर क्षेत्रीय विद्युत समिति

Northern Regional Power Committee

सं.:उ.क्षे.वि.स./प्रचालन/106/01/2025/

दिनांक: 14.08.2025

विषय: उत्तर क्षेत्रीय विद्युत समिति की प्रचालन समन्वय उप- समिति की 234वी बैठक में स्वीकृत आऊटेज कार्यक्रम की सूची।

Subject: Outage programme approved in the 234th OCC Meeting.

विद्युत् उत्पादन कंपनियों व पारेषण लाइसेंस धारकों द्वारा उत्पादन इकाइयों व पारेषण तंत्र के प्रस्तावित आऊटेज कार्यक्रमों को दिनांक 13.08.2025 में आयोजित प्रचालन समन्वय उप- समिति की 234 वी बैठक में चर्चा करने के पश्चात आऊटेज कार्यक्रम की स्वीकृत सूची को उत्तर क्षेत्रीय विद्युत समिति के वेब पोर्टल पर उपलब्ध किया गया है। सभी आऊटेज कार्यक्रम संभावित हैं एवं वास्तविक काल में ग्रिड की स्थिति के अनुरूप प्रभावी होंगे। किसी प्रकार की त्रुटि होने पर दो कार्य दिवसों के भीतर हमें सूचित करने का कष्ट करें।

The outage programme of Generating Units and Transmission Lines proposed by Generating Companies and Transmission Licensees were discussed in the 234th OCC meeting held on 13.08.2025 and the approved list of outages program has been uploaded on NRPC web portal. All outage programmes are approved tentatively subject to real time grid conditions. Discrepancy, if any may kindly be intimated within two working days.


(डी. के. मीना) 14/8/25-

अधीक्षण अभियंता (प्रचालन)

सेवा में,
प्रचालन समन्वय उप- समिति के सभी सदस्य।

APPROVED OUTAGE PROGRAM OF 234th OCC

Sr No	Reference Number	OCC Number	Name of Requesting Agency	Element Type	Element Name	Owner	Daily/ Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	Request Type	Shutdown Status	Approved From Date	Approved From Time	Approved To Date	Approved To Time	OCC Remarks
1	RQ231810	OCC_234	ntpcncr_sd	GENERATING UNIT	88.71 MW ANTA GPS - UNIT 1	NTPC	C	GT#1 Major Overhauling	08-Sep-2025	00:00	07-Oct-2025	23:59		PLANNED	Approved	08-Sep-25	00:00	07-Oct-25	23:59	Approved in LGBR-30 (17.03.2025 to
2	RQ231812	OCC_234	ntpcncr_sd	GENERATING UNIT	88.71 MW ANTA GPS - UNIT 2	NTPC	C	GT#2 Minor Overhauling	01-Sep-2025	00:00	07-Sep-2025	23:59		PLANNED	Approved	01-Sep-25	00:00	07-Sep-25	23:59	Not approved in LGBR/May be allowed
3	RQ231779	OCC_234	ntpcos_sd	GENERATING UNIT	660 MW TANDA TPS - UNIT 6	NTPC	C	38 Days unit overhauling	01-Sep-2025	00:00	08-Oct-2025	23:59	Boiler, Gen cat B & C, Turbine cat-B insp.	PLANNED	Approved	01-Sep-25	00:00	08-Oct-25	23:59	Approved in LGBR-29 (20.12.2024 to 28.01.2025)/ May be availed after revival
4	RQ231826	OCC_234	ntpcos_sd	GENERATING UNIT	490 MW DADRI-II TPS - UNIT 1	NTPC	C	Scheduled Overhaul	22-Sep-2025	00:01	26-Oct-2025	23:59	35 Days shut-down required for scheduled overhauling	PLANNED	Approved	30-Sep-25	00:01	02-Nov-25	23:59	Approved in LGBR-30 (22.09.2025 to 26.10.2025)/ May be availed after revival of Rihand-1 unit 2 ,approved till 29.09.2025
5	RQ231825	OCC_234	ntpcos_sd	GENERATING UNIT	210 MW UNCHAHAR III TPS - UNIT 1	NTPC	C	TG pedestal 4/5/6 vibration running high	01-Sep-2025	00:00	08-Sep-2025	23:59	S/D required from 24.08.2025 to 01.09.2025	PLANNED	Approved	06-Sep-25	00:00	13-Sep-25	23:59	Not approved in LGBR/May be allowed
6	RQ233358	OCC_234	ntpcos_sd	GENERATING UNIT	210 MW UNCHAHAR TPS - UNIT 2	NTPC	C	35 Days unit overhauling	01-Sep-2025	00:00	05-Oct-2025	23:59	Boiler+Gen + TG Brg insp	PLANNED	Rejected					Approved in LGBR-30 (01.11.2025 to 05.12.2025)/ May be deferred
7	RQ232774	OCC_234	ntpcos_sd	GENERATING UNIT	200 MW SINGRAULI STPS - UNIT 5	NTPC	C	45 days capital overhauling	03-Sep-2025	00:00	17-Oct-2025	23:59	Boiler, Turbine & Generator.	PLANNED	Approved	14-Sep-25	00:00	28-Oct-25	23:59	Approved in LGBR-30 (26.08.2025 to 09.10.2025)/
8	RQ233327	OCC_234	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-2	POWER GRID	D	For counter weight installation and Daimond formation	21-Sep-2025	08:00	21-Sep-2025	18:00		PLANNED	Approved	21-Sep-25	08:00	21-Sep-25	18:00	ATC/TTC Curtailment of 1500MW in NR Import, subjected to WRPC Approval.
9	RQ233326	OCC_234	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-1	POWER GRID	D	For counter weight installation and Daimond formation	20-Sep-2025	08:00	20-Sep-2025	18:00		PLANNED	Approved	20-Sep-25	08:00	20-Sep-25	18:00	ATC/TTC Curtailment of 1500MW in NR Import, subjected to WRPC Approval.
10	RQ232190	OCC_234	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-2	POWER GRID	D	"FOR SOFTWARE UPGRADATION AND MAINTENANCE WORK "	04-Sep-2025	08:00	04-Sep-2025	18:00		PLANNED	Rejected					To be availed in low NR demand period.
11	RQ232189	OCC_234	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-1	POWER GRID	D	"FOR SOFTWARE UPGRADATION AND MAINTENANCE WORK "	04-Sep-2025	08:00	04-Sep-2025	18:00		PLANNED	Rejected					To be availed in low NR demand period.
12	RQ232192	OCC_234	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-4	POWER GRID	D	"FOR SOFTWARE UPGRADATION AND MAINTENANCE WORK "	04-Sep-2025	08:00	04-Sep-2025	18:00		PLANNED	Rejected					To be availed in low NR demand period.
13	RQ232191	OCC_234	cpcc1_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-3	POWER GRID	D	"FOR SOFTWARE UPGRADATION AND MAINTENANCE WORK "	04-Sep-2025	08:00	04-Sep-2025	18:00		PLANNED	Rejected					To be availed in low NR demand period.
14	RQ233289	OCC_234	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-1		C	For Diversion work of NHAI due to Infringement By Lucknow-Kanpur Green Express way of NHAI. All the four poles are out of service.	03-Sep-2025	08:00	12-Sep-2025	18:00		PLANNED	Rejected					To be availed in lean hydro period

15	RQ233290	OCC_234	cpcc3_sd	HVDC LINE CIRCUIT	800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-2		C	For Diversion work of NHAI due to Infringement By Lucknow-Kanpur Green Express way of NHAI. All the four poles are out of service.	03-Sep-2025	08:00	12-Sep-2025	18:00		PLANNED	Rejected						To be availed in lean hydro period
16	RQ232578	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1		D	For powerline crossing works of upcoming 765kV D/C Bhadla_III (PG) - Sikar_II (PG) TL by POWERGRID Bhadla-III Transmission Limited	27-Sep-2025	10:00	27-Sep-2025	18:00	Shutdown of both circuits of 765 KV D/C AJMER-BHADLA_2 TL are required at the same time.	PLANNED	Approved	27-Sep-25	10:00	27-Sep-25	18:00		
17	RQ232579	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2		D	For powerline crossing works of upcoming 765kV D/C Bhadla_III (PG) - Sikar_II (PG) TL by POWERGRID Bhadla-III Transmission Limited	27-Sep-2025	10:00	27-Sep-2025	18:00	Shutdown of both circuits of 765 KV D/C AJMER-BHADLA_2 TL are required at the same time.	PLANNED	Approved	27-Sep-25	10:00	27-Sep-25	18:00		
18	RQ232576	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-1		D	For powerline crossing works of upcoming 765kV D/C Bhadla_III (PG) - Sikar_II (PG) TL by POWERGRID Bhadla-III Transmission Limited	25-Sep-2025	10:00	26-Sep-2025	18:00	Shutdown of both circuits of 765 KV D/C BIKANER (PG) - BHADLA_2 TL are required at the same time.	PLANNED	Approved	25-Sep-25	10:00	26-Sep-25	18:00		
19	RQ232577	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-2		D	For powerline crossing works of upcoming 765kV D/C Bhadla_III (PG) - Sikar_II (PG) TL by POWERGRID Bhadla-III Transmission Limited	25-Sep-2025	10:00	26-Sep-2025	18:00	Shutdown of both circuits of 765 KV D/C BIKANER (PG) - BHADLA_2 TL are required at the same time.	PLANNED	Approved	25-Sep-25	10:00	26-Sep-25	18:00		
20	RQ232543	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2		D	For attending S/D nature defects	25-Sep-2025	08:00	25-Sep-2025	18:00	Non Auto of 765KV Chittoragarh-Banaskantha(PG) CKT 1	PLANNED	Approved	25-Sep-25	16:00	25-Sep-25	23:00	ATC Curtailment of 2950 MW in NR Export. To be facilitataed from 16:00 to 23:00 hrs.	
21	RQ232516	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2		D	defect rectification work	24-Sep-2025	08:00	30-Sep-2025	20:00	Non-Auto of the other charged ckt is required during shutdown	PLANNED	Approved	24-Sep-25	17:00	30-Sep-25	23:00	To be availed from 17:00hrs	
22	RQ232549	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-2		D	For scheme checking work	24-Sep-2025	08:00	24-Sep-2025	18:00		PLANNED	Rejected					Line not comissioned yet	
23	RQ232548	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-1		D	For scheme checking work	23-Sep-2025	08:00	23-Sep-2025	18:00		PLANNED	Rejected					Line not comissioned yet	

24	RQ232557	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-2		D	Installation of Pilots on C-type towers and Rectification of Shutdown nature defects	22-Sep-2025	15:00	27-Sep-2025	23:00	Non-Auto mode of 765 KV BIKANER-MOGA (PG) CKT-1	PLANNED	Approved	22-Sep-25	17:00	27-Sep-25	23:00	To be availed from 17:00hrs, no other shutdown in solar pocket of rajasthan to be availed.
25	RQ232542	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1		D	For attending S/D nature defects	22-Sep-2025	08:00	22-Sep-2025	18:00	Non Auto of 765KV Chittoragarh-Banaskantha(PG) CKT 2	PLANNED	Approved	22-Sep-25	16:00	22-Sep-25	23:00	ATC Curtailment of 2950 MW in NR Export. To be facilitataed from 16:00 to 23:00 hrs.
26	RQ232518	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PRTL) CKT-4		D	FOR AMP WORK & defect rectification work	22-Sep-2025	08:00	28-Sep-2025	20:00	Non-Auto of the other charged ckt is required during shutdown	PLANNED	Approved	22-Sep-25	17:00	28-Sep-25	23:00	To be availed from 17:00hrs, no other shutdown in solar pocket of rajasthan to be availed.
27	RQ232510	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2		D	FOR CLR REPLACEMENT WORK	22-Sep-2025	08:00	25-Sep-2025	20:00	Non-Auto of the other charged ckt is required during shutdown	PLANNED	Approved	22-Sep-25	17:00	25-Sep-25	23:00	To be availed from 17:00hrs, no other shutdown in solar pocket of rajasthan to be availed.
28	RQ232574	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-1		D	For powerline crossing works of upcoming 765kv D/C Bhadla_III (PG) - Sikar_II (PG) TL by POWERGRID Bhadla-III Transmission Limited	20-Sep-2025	10:00	22-Sep-2025	18:00	Shutdown of both circuits of 765 KV D/C BHADLA-BIKANER (PG) TL are required at the same time.	PLANNED	Approved	20-Sep-25	10:00	22-Sep-25	18:00	
29	RQ232575	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-2		D	For powerline crossing works of upcoming 765kv D/C Bhadla_III (PG) - Sikar_II (PG) TL by POWERGRID Bhadla-III Transmission Limited	20-Sep-2025	10:00	22-Sep-2025	18:00	Shutdown of both circuits of 765 KV D/C BHADLA-BIKANER (PG) TL are required at the same time.	PLANNED	Approved	20-Sep-25	10:00	22-Sep-25	18:00	
30	RQ232672	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1		D	764 kv Bhadla2 - Sikar 2 2nd TL Stringing works- Non Auto	20-Sep-2025	08:00	29-Sep-2025	18:00	Non Auto Mode	PLANNED	Approved	20-Sep-25	17:00	29-Sep-25	23:00	To be availed from 17:00hrs, no other shutdown in solar pocket of rajasthan to be availed.
31	RQ232559	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FRTL) CKT-2		D	Attending COE Protection Observations, AMP of Line Equipment	19-Sep-2025	17:00	19-Sep-2025	23:59		PLANNED	Approved	19-Sep-25	17:00	19-Sep-25	23:00	To be availed from 17:00hrs, no other shutdown in solar pocket of rajasthan to be availed.
32	RQ232488	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-2		D	For attending S/D nature defects by Kankroli & Chittorgarh	19-Sep-2025	08:00	19-Sep-2025	18:00	Non Auto of 765KV Ajmer-Chittor CK1	PLANNED	Approved	19-Sep-25	17:00	19-Sep-25	23:00	To be availed from 17:00hrs, no other shutdown in solar pocket of rajasthan to be availed.
33	RQ232515	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1		D	defect rectification work	18-Sep-2025	08:00	23-Sep-2025	20:00	Non-Auto of the other charged ckt is required during shutdown	PLANNED	Approved	18-Sep-25	17:00	23-Sep-25	23:00	To be availed from 17:00hrs, no other shutdown in solar pocket of rajasthan to be availed.
34	RQ232487	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-CHITTORGARH (PG) CKT-1		D	For attending S/D nature defects by Kankroli & Chittorgarh	18-Sep-2025	08:00	18-Sep-2025	18:00	Non Auto of 765KV Ajmer-Chittor CK2	PLANNED	Approved	18-Sep-25	17:00	18-Sep-25	23:00	To be availed from 17:00hrs, no other shutdown in solar pocket of rajasthan to be availed.

35	RQ232608	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2		D	Overhead crossing work by 765 KV Beawar-Dausa D/c line Under Construction at loc AP26-AP27	18-Sep-2025	07:00	20-Sep-2025	19:00		PLANNED	Approved	18-Sep-25	07:00	20-Sep-25	19:00	
36	RQ232607	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1		D	Overhead crossing work by 765 KV Beawar-Dausa D/c line Under Construction at loc AP26-AP27	18-Sep-2025	07:00	20-Sep-2025	19:00		PLANNED	Approved	18-Sep-25	07:00	20-Sep-25	19:00	
37	RQ232508	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2		D	FOR AMP WORK & defect rectification work	17-Sep-2025	08:00	18-Sep-2025	20:00	Non-Auto of the other charged ckt is required during shutdown	PLANNED	Approved	17-Sep-25	17:00	18-Sep-25	23:00	To be availed from 17:00hrs, no other shutdown in solar pocket of rajasthan to be availed.
38	RQ232506	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-2		D	defect rectification work & For Spare Reactor Switching with 765KV Aligarh Ckt-2 Line Reactor to verify the Ladder Logic	16-Sep-2025	08:00	17-Sep-2025	20:00	Non-Auto of the other charged ckt is required during shutdown & Shutdown to be booked in construction work of PASTL/PSTL as the 110MVAR, 765KV Spare Reactor is common for all 110MVAR, 765KV Reactors at Sikar-II Substation	PLANNED	Approved	16-Sep-25	17:00	17-Sep-25	23:00	To be availed from 17:00hrs, no other shutdown in solar pocket of rajasthan to be availed.
39	RQ232507	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1		D	FOR AMP WORK & defect rectification work	15-Sep-2025	08:00	16-Sep-2025	20:00	Non-Auto of the other charged ckt is required during shutdown	PLANNED	Approved	15-Sep-25	17:00	16-Sep-25	23:00	To be availed from 17:00hrs, no other shutdown in solar pocket of rajasthan to be availed.
40	RQ232517	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBTL) CKT-3		D	FOR AMP WORK & defect rectification work	15-Sep-2025	08:00	20-Sep-2025	20:00	Non-Auto of the other charged ckt is required during shutdown	PLANNED	Approved	15-Sep-25	17:00	20-Sep-25	23:00	To be availed from 17:00hrs, no other shutdown in solar pocket of rajasthan to be availed.

41	RQ232505	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-1		D	defect rectification work & For Spare Reactor Switching with 765KV Aligarh Ckt-1 Line Reactor to varify the Ladder Logic	15-Sep-2025	08:00	16-Sep-2025	20:00	Non-Auto of the other charged ckt is required during shutdown & Shutdown to be booked in construction work of PASTL/PSTL as the 110MVAR, 765KV Spare Reactor is common for all 110MVAR, 765KV Reactors at Sikar-II Substation	PLANNED	Approved	15-Sep-25	17:00	16-Sep-25	23:00	To be availed from 17:00hrs, no other shutdown in solar pocket of rajasthan to be availed.
42	RQ232538	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-BHIWANI (PG) CKT-1		D	Rectification of SD Nature defects	15-Sep-2025	08:00	15-Sep-2025	20:00		PLANNED	Approved	15-Sep-25	08:00	15-Sep-25	20:00	
43	RQ232610	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2		D	Overhead crossing work by 765 KV Beawar-Dausa D/c line Under Construction at loc AP66-AP67	15-Sep-2025	07:00	17-Sep-2025	19:00		PLANNED	Approved	15-Sep-25	07:00	17-Sep-25	19:00	
44	RQ232609	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1		D	Overhead crossing work by 765 KV Beawar-Dausa D/c line Under Construction at loc AP66-AP67	15-Sep-2025	07:00	17-Sep-2025	19:00		PLANNED	Approved	15-Sep-25	07:00	17-Sep-25	19:00	
45	RQ232573	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1		D	For attending S/D nature defects Jaipur(S) TLM & 1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP(TIMING,CRM,D CRM DEW POINT,COIL CURRENT) works . 3.PR-1&2 retrofitment (Viat Make).	14-Sep-2025	08:00	15-Sep-2025	18:00	For attending S/D nature defects Jaipur(S) TLM & 1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP(TIMING,CRM,DCRM DEW POINT,COIL CURRENT) works . 3.PR-1&2 retrofitment (Viat Make). 4.WTI & OTI Modification work	PLANNED	Approved	14-Sep-25	17:00	15-Sep-25	23:00	To be availed from 17:00hrs, no other shutdown in solar pocket of rajasthan to be availed.

46	RQ232558	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1		D	Attending COE Protection Observations, AMP of Line Equipment	13-Sep-2025	17:00	13-Sep-2025	23:59		PLANNED	Approved	13-Sep-25	17:00	13-Sep-25	23:59	
47	RQ232671	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2		D	764 kV Bhadla2 - Sikar 2 2nd TL Stringing works-Shutdown	12-Sep-2025	08:00	17-Sep-2025	18:00	Shutdown	PLANNED	Approved	12-Sep-25	17:00	17-Sep-25	23:00	To be availed from 17:00 hrs
48	RQ232670	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1		D	764 kV Bhadla2 - Sikar 2 2nd TL Stringing works-Shutdown	12-Sep-2025	08:00	17-Sep-2025	18:00	Shutdown	PLANNED	Approved	12-Sep-25	17:00	17-Sep-25	23:00	To be availed from 17:00 hrs
49	RQ232519	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1		C	Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL	10-Sep-2025	08:00	12-Sep-2025	20:00	Over Head Power Line crossing work	PLANNED	Approved	10-Sep-25	08:00	12-Sep-25	20:00	ATC Curtailment of 200MW in NR Import, subjected to real time conditions . Shutdown will be reviewed
50	RQ232621	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1		C	Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL	10-Sep-2025	08:00	12-Sep-2025	20:00	Over Head Power Line crossing work	PLANNED	Approved					Duplicate entry
51	RQ232509	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1		D	FOR CLR REPLACEMENT WORK	09-Sep-2025	08:00	12-Sep-2025	20:00	Non-Auto of the other charged ckt is required during shutdown	PLANNED	Approved	09-Sep-25	16:00	12-Sep-25	23:00	To be availed from 16:00hrs
52	RQ232572	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2		D	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PR-1&2 retrofitment (Viat Make) 4. WTI & OTI Modification work	09-Sep-2025	08:00	12-Sep-2025	18:00	1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PR-1&2 retrofitment (Viat Make) 4. WTI & OTI Modification work	PLANNED	Approved	09-Sep-25	08:00	12-Sep-25	18:00	ATC Curtailment of 450 MW in NR Import.Shall be availed in a staggered way with 765 KV Anta Phagi ckt 1
53	RQ232537	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-JHATIKARA (PG) CKT-1		D	Rectification of SD Nature defects	08-Sep-2025	08:00	11-Sep-2025	20:00		PLANNED	Approved	08-Sep-25	08:00	11-Sep-25	20:00	
54	RQ232498	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-2		D	FOR AMP WORK & defect rectification work and For scheme checking work	04-Sep-2025	08:00	05-Sep-2025	20:00	Non-Auto of the other charged ckt is required during shutdown	PLANNED	Approved	04-Sep-25	16:00	05-Sep-25	23:00	To be availed from 16:00hrs

55	RQ232571	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1		D	For attending S/D nature defects by Jaipur(S) & 1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PR-1&2 retrofitment (Viat Make) 4. WTI & OTI Modification work & for OPGW work under 'OPGW-01' Package	04-Sep-2025	08:00	07-Sep-2025	18:00	For attending S/D nature defects by Jaipur(S) & 1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP works 3.PR-1&2 retrofitment (Viat Make) 4. WTI & OTI Modification work	PLANNED	Approved	04-Sep-25	08:00	07-Sep-25	18:00	ATC Curtailment of 450 MW in NR Import.
56	RQ232497	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1		D	FOR AMP WORK & defect rectification work and For scheme checking work	02-Sep-2025	08:00	03-Sep-2025	20:00	Non-Auto of the other charged ckt is required during shutdown	PLANNED	Approved	02-Sep-25	16:00	03-Sep-25	23:00	To be availed from 16:00hrs
57	RQ232536	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-ALIGARH (PG) CKT-1		D	Rectification of SD Nature defects	02-Sep-2025	08:00	04-Sep-2025	20:00		PLANNED	Approved	02-Sep-25	08:00	04-Sep-25	20:00	
58	RQ232570	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2		D	For attending S/D nature defects 1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP(DCRM DEW POINT,COIL CURRENT) works . 3.PR-1&2 retrofitment (Viat Make). 4.HV bushing tan delta point rectification.	02-Sep-2025	08:00	03-Sep-2025	18:00	For attending S/D nature defects 1.For CC-AM IOM compliances, modification works. 2.AMP works for element and bay AMP(DCRM DEW POINT,COIL CURRENT) works . 3.PR-1&2 retrofitment (Viat Make). 4.HV bushing tan delta point rectification.	PLANNED	Approved	02-Sep-25	17:00	03-Sep-25	23:00	ATC Curtailment of 200MW in NR Import, subjected to real time conditions . Shutdown will be reviewed on d-5 basis by NRLDC and NLDC Team.
59	RQ232526	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-1		D	For installation of bird diverters	01-Sep-2025	16:00	30-Sep-2025	23:00	Auto reclose of charged circuit is to be kept on non-auto mode	PLANNED	Approved	01-Sep-25	17:00	30-Sep-25	23:00	To be availed from 17:00hrs, only one ckt at a time will be consented.
60	RQ232527	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-2		D	For installation of bird diverters	01-Sep-2025	16:00	30-Sep-2025	23:00	Auto reclose of charged circuit is to be kept on non-auto mode	PLANNED	Approved	01-Sep-25	17:00	30-Sep-25	23:00	To be availed from 17:00hrs, only one ckt at a time will be consented.

61	RQ232520	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1		C	For Tapping of under construction LILO of PHAGI(RS)-GWALIOR(PG) CKT-1 at Dausa	01-Sep-2025	08:00	12-Sep-2025	18:00		PLANNED	Rejected					ATC Curtailment of 1100 MW in NR Import for D/C outage, Subjected to real time conditions, interregional flow and WRPC Approval.May be
62	RQ232586	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1		D	For Hotline rectification of defects in OPGW and earthwire	01-Sep-2025	08:00	15-Sep-2025	18:00	Ckt-1 & 2 to be kept on Non-Auto mode	PLANNED	Approved	01-Sep-25	17:00	15-Sep-25	23:00	Only one ckt will be consented at a time, to be availed from 17:00hrs
63	RQ232480	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1		D	Non-auto mode for tower tightening & missing tower member fixing above waist leve	01-Sep-2025	08:00	30-Sep-2025	18:00	Non-auto mode for tower tightening & missing tower member fixing above waist leve	PLANNED	Approved	01-Sep-25	08:00	30-Sep-25	18:00	Subjected to WRPC Approval.
64	RQ232584	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1		D	For rectification of shutdown nature defects	01-Sep-2025	08:00	15-Sep-2025	18:00	Shutdown of Ckt-1 and Ckt-2 to be kept on Non-Auto mode	PLANNED	Approved	01-Sep-25	17:00	15-Sep-25	23:00	Only one ckt will be consented at a time, to be availed from 17:00hrs
65	RQ232587	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2		D	For Hotline rectification of defects in OPGW and earthwire	01-Sep-2025	08:00	15-Sep-2025	18:00	Ckt-1 & 2 to be kept on Non-Auto mode	PLANNED	Approved	01-Sep-25	17:00	15-Sep-25	23:00	Only one ckt will be consented at a time, to be availed from 17:00hrs
66	RQ232521	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2		C	For Tapping of under construction LILO of PHAGI(RS)-GWALIOR(PG) CKT-1 at Dausa	01-Sep-2025	08:00	12-Sep-2025	18:00		PLANNED	Rejected					ATC Curtailment of 1100 MW in NR Import for D/C outage, Subjected to real time conditions, interregional flow and WRPC Approval.May be
67	RQ232585	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2		D	For rectification of shutdown nature defects	01-Sep-2025	08:00	15-Sep-2025	18:00	Shutdown of Ckt-2 and Ckt-1 to be kept on Non-Auto mode	PLANNED	Approved	01-Sep-25	17:00	15-Sep-25	23:00	Only one ckt will be consented at a time, to be availed from 17:00hrs
68	RQ232998	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-GWALIOR (PG) CKT-1	POWER GRID	D	Installation of Counter weight in Gantry-1 Tower of 765kV Orai-Gwalior line at Orai End. Shutdown of 765kV Orai-Gwalior line required along with simultaneous shutdown of 765kV Orai-Aligarh -2 (as below Gwalior Gantry Tower, Aligarh-2 Line Reactor 765KV Bushing is falling.	25-Sep-2025	09:00	25-Sep-2025	14:00		PLANNED	Approved	25-Sep-25	09:00	25-Sep-25	14:00	Subjected to WRPC Approval.
69	RQ233001	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-1	POWER GRID	D	For Line side Equipment AMP work.	09-Sep-2025	09:00	09-Sep-2025	18:00		PLANNED	Approved	09-Sep-25	09:00	09-Sep-25	18:00	ATC curtailment of 900 MW in NR Import.
70	RQ233130	OCC_234	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1	POWER GRID	D	For completing balance AMP work and to take spare reactor in circuit Shutdown required in day hours for tightening work of drop jumpers safety point of view.	08-Sep-2025	10:00	08-Sep-2025	18:00		PLANNED	Approved	08-Sep-25	10:00	08-Sep-25	18:00	ATC Curtailment of 450 MW in NR Import.

71	RQ232950	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHPUR-SASARAM (PG) CKT-1	POWER GRID	D	"For rectification of S/D nature defects by allahabd TLM & Rectification of shutdown nature work by Varanasi"	05-Sep-2025	09:00	06-Sep-2025	18:00		PLANNED	Approved	05-Sep-25	09:00	06-Sep-25	18:00	Subjected to ERPC Approval
72	RQ233338	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHPUR-SASARAM (PG) CKT-1	POWER GRID	D	Flashover insulator replacement	05-Sep-2025	08:00	06-Sep-2025	18:00		PLANNED	Approved	05-Sep-25	08:00	06-Sep-25	18:00	Subjected to ERPC Approval
73	RQ232944	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-2	POWER GRID	D	Installation of pilot insulators	04-Sep-2025	09:00	04-Sep-2025	18:00		PLANNED	Approved	04-Sep-25	09:00	04-Sep-25	18:00	ATC curtailment of 1150 MW in NR Import.
74	RQ232943	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-1	POWER GRID	D	Installation of pilot insulators	03-Sep-2025	09:00	03-Sep-2025	18:00		PLANNED	Approved	03-Sep-25	09:00	03-Sep-25	18:00	ATC curtailment of 1150 MW in NR Import.
75	RQ232846	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-1	POWER GRID	D	AMP WORK: AMP OF LINE BAY AS PER PREVENTIVE MAINTENANCE FORMAT & SCHEDULE.	01-Sep-2025	08:00	01-Sep-2025	18:00		PLANNED	Approved	01-Sep-25	08:00	01-Sep-25	18:00	ATC curtailment of 1150 MW in NR Import.
76	RQ233229	OCC_234	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH(APL)-ADANI MUNDRA(APL) (ATIL) CKT-2	POWER GRID	D	For overhead crossing of 400kV Bassi-Sikar by under construction 765kV Bhadla-III Sikar-II TL	15-Sep-2025	08:00	17-Sep-2025	18:00		PLANNED	Approved	28-Sep-25	08:00	30-Sep-25	18:00	May be availed in last week of sep subjected to NR Demand and Import. ATC Curtailment of 1800 MW in NR Import for D/C outage. May be availed during low
77	RQ233228	OCC_234	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH(APL)-ADANI MUNDRA(APL) (ATIL) CKT-1	POWER GRID	D	For overhead crossing of 400kV Bassi-Sikar by under construction 765kV Bhadla-III Sikar-II TL	15-Sep-2025	08:00	17-Sep-2025	18:00		PLANNED	Approved	28-Sep-25	08:00	30-Sep-25	18:00	May be availed in last week of sep subjected to NR Demand and Import. ATC Curtailment of 1800 MW in NR Import for D/C outage. May be availed during low
78	RQ233277	OCC_234	sterlite_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH(APL)-ADANI MUNDRA(APL) (ATIL) CKT-2	POWER GRID	D	RVO OFF is required for Commencement of overhead Stringing of 765kV D/C Fatehgarh-III to Beawar (2nd) T/L (F3BTL)	02-Sep-2025	06:00	09-Sep-2025	20:00	A/R OFF/RVO OFF Required	PLANNED	Approved	02-Sep-25	06:00	09-Sep-25	20:00	Subjected to WRPC Approval.
79	RQ233276	OCC_234	sterlite_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH(APL)-ADANI MUNDRA(APL) (ATIL) CKT-1	POWER GRID	D	RVO OFF is required for Commencement of overhead Stringing of 765kV D/C Fatehgarh-III to Beawar (2nd) T/L (F3BTL)	02-Sep-2025	06:00	09-Sep-2025	20:00	A/R OFF/RVO OFF Required	PLANNED	Approved	02-Sep-25	06:00	09-Sep-25	20:00	Subjected to WRPC Approval.
80	RQ232641	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-DEEDWANA(MTS) (RS) CKT-1		D	For OPGW installation works - for creation of Repeater of S2-B2, Line-2	29-Sep-2025	08:00	29-Sep-2025	18:00	Shutdown for Joint Box at Crossing location of S2-B2, Line-2	PLANNED	Approved	29-Sep-25	08:00	29-Sep-25	18:00	
81	RQ232491	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1		D	For attending major Sag Mismatch issue in between location no 293-301 by Kankroli and For A/R relay rectification by Ajmer	26-Sep-2025	08:00	28-Sep-2025	18:00		PLANNED	Approved	26-Sep-25	16:00	28-Sep-25	23:00	May be rejected due to outage of Jaisalmer-Barmer D/C due to Tower collapsed . Utility may apply the shutdown in D-5 basis for Post OCC approval/May be availed on daily basis.

82	RQ232541	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-DWARKA (PG) (PG)		D	Rectification of SD Nature defects	26-Sep-2025	08:00	26-Sep-2025	20:00		PLANNED	Approved	26-Sep-25	08:00	26-Sep-25	20:00	
83	RQ232540	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA-DWARKA (PG)		D	Rectification of SD Nature defects	25-Sep-2025	08:00	25-Sep-2025	20:00		PLANNED	Approved	25-Sep-25	16:00	25-Sep-25	23:59	May be given subject to real time grid conditions & Delhi consent /One circuit shutdown from both end at a
84	RQ232603	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1		D	Overhead crossing work by 765 KV Beawar-Dausa D/c line Under Construction at loc AP28-AP29	25-Sep-2025	07:00	27-Sep-2025	19:00		PLANNED	Approved	25-Sep-25	15:00	27-Sep-25	23:00	Subject to real time grid condition /Shree cement & Rajasthan consent /May be given from 15:00Hrs
85	RQ232604	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1		D	Overhead crossing work by 765 KV Beawar-Dausa D/c line Under Construction at loc AP28-AP29	25-Sep-2025	07:00	27-Sep-2025	19:00		PLANNED	Approved	25-Sep-25	15:00	27-Sep-25	23:00	Subject to real time grid condition /Shree cement & Rajasthan consent /May be given from 15:00Hrs
86	RQ232569	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(P G)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2		D	AMP of Line Equipment & Shutdown Maintence of transmission	22-Sep-2025	17:00	22-Sep-2025	23:59		PLANNED	Approved	22-Sep-25	17:00	22-Sep-25	23:59	May be given from 17:00Hrs
87	RQ232611	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER-BHILWARA (RS) CKT-1		D	Overhead crossing work by 765 KV Beawar-Dausa D/c line Under Construction at loc AP68-AP68A	22-Sep-2025	07:00	24-Sep-2025	19:00		PLANNED	Approved	22-Sep-25	15:00	24-Sep-25	23:00	Subject to real time grid condition & Rajasthan consent /May be given from 15:00Hrs
88	RQ232612	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER-BHILWARA (RS) CKT-2		D	Overhead crossing work by 765 KV Beawar-Dausa D/c line Under Construction at loc AP68-AP68A	22-Sep-2025	07:00	24-Sep-2025	19:00		PLANNED	Approved	22-Sep-25	15:00	24-Sep-25	23:00	Subject to real time grid condition & Rajasthan consent /May be given from 15:00Hrs
89	RQ232630	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABAI(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-1		C	Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL	20-Sep-2025	08:00	22-Sep-2025	20:00	Over Head Power Line crossing work	PLANNED	Rejected					May be rejected as Line is antitheft charged
90	RQ232631	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BABAI(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-2		C	Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL	20-Sep-2025	08:00	22-Sep-2025	20:00	Over Head Power Line crossing work	PLANNED	Rejected					May be rejected as Line is antitheft charged
91	RQ232478	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-1		D	For attending S/D nature defects	19-Sep-2025	08:00	20-Sep-2025	18:00	Non Auto of 400 KV Jaipur South - Bassi Ckt-2	PLANNED	Approved	19-Sep-25	08:00	20-Sep-25	18:00	
92	RQ232629	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1		D	For relay testing at Merta end.	18-Sep-2025	14:00	18-Sep-2025	23:00		PLANNED	Approved	18-Sep-25	14:00	18-Sep-25	23:00	
93	RQ232619	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-ZERDA (PG) CKT-1		D	FOR SF6 Gas Quality Checks	18-Sep-2025	09:00	18-Sep-2025	18:00	For SF6 Gas Quality Checks	PLANNED	Approved	18-Sep-25	16:00	18-Sep-25	23:00	ATC Curtailment of 4350 MW in NR Export in D/C outage, To be facilitataed from 16:00 to 23:00 hrs. Subjected to
94	RQ232656	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAPUR(UP)-MORADABAD(UP) (PG) CKT-1		D	TL MAINTENANCE WORK	18-Sep-2025	09:00	19-Sep-2025	18:00	Shut down nature defects rectification work	PLANNED	Approved	18-Sep-25	09:00	19-Sep-25	18:00	

95	RQ232620	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-KANKROLI (PG) CKT-1		D	FOR SF6 Gas Quality Checks	18-Sep-2025	09:00	18-Sep-2025	18:00		PLANNED	Approved	18-Sep-25	16:00	18-Sep-25	23:00	ATC Curtailment of 4350 MW in NR Export in D/C outage, To be facilitataed from 16:00 to 23:00 hrs. Subjected to
96	RQ232475	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-3		D	SD defects rectification works by Ballabgharh TLM	18-Sep-2025	08:00	18-Sep-2025	18:00	Non-auto required : Other parallel circuit 400KVKANPUR - BALLABHGARH (PG) CKT-2	PLANNED	Approved	18-Sep-25	08:00	18-Sep-25	18:00	
97	RQ232514	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS�)-KHETRI (PKTSL) (PBTS�) CKT-4		D	FOR AMP WORK & defect rectification work by Sikar 2 & For scheme checking work by Khetri	17-Sep-2025	08:00	18-Sep-2025	20:00	Non-Auto of the other charged ckt is required during shutdown	PLANNED	Approved	17-Sep-25	16:00	18-Sep-25	23:00	May be given from 16:00Hrs
98	RQ232474	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-2		D	SD defects rectification works by Ballabgharh TLM	17-Sep-2025	08:00	17-Sep-2025	18:00	Non-auto required : Other parallel circuit 400KVKANPUR - BALLABHGARH (PG) CKT-3	PLANNED	Approved	17-Sep-25	08:00	17-Sep-25	18:00	
99	RQ232539	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (DTL) CKT-1		D	Rectification of SD Nature defects	16-Sep-2025	08:00	16-Sep-2025	20:00		PLANNED	Approved	16-Sep-25	16:00	16-Sep-25	23:59	May be given subject to real time grid conditions & Delhi consent /One circuit shutdown from both end at a
100	RQ232655	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-2		C	HRIDC Diversion work	15-Sep-2025	09:00	30-Sep-2025	18:00		PLANNED	Rejected					Utility may apply the shutdown in D-5 basis after receiving confirmation from HRIDC
101	RQ232513	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS�)-KHETRI (PKTSL) (PBTS�) CKT-3		D	FOR AMP WORK & defect rectification work by Sikar 2 & For scheme checking work by Khetri	15-Sep-2025	08:00	16-Sep-2025	20:00	Non-Auto of the other charged ckt is required during shutdown	PLANNED	Approved	15-Sep-25	16:00	16-Sep-25	23:00	May be given from 16:00Hrs
102	RQ232606	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2		D	Overhead crossing work by 765 KV Beawar-Dausa D/c line Under Construction at loc AP25-AP26	15-Sep-2025	07:00	17-Sep-2025	19:00		PLANNED	Approved	15-Sep-25	15:00	17-Sep-25	23:00	Subject to real time grid condition & Rajasthan consent /May be given from 15:00Hrs
103	RQ232605	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1		D	Overhead crossing work by 765 KV Beawar-Dausa D/c line Under Construction at loc AP25-AP26	15-Sep-2025	07:00	17-Sep-2025	19:00		PLANNED	Approved	15-Sep-25	15:00	17-Sep-25	23:00	Subject to real time grid condition & Rajasthan consent /May be given from 15:00Hrs
104	RQ232657	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-BALLABHGARH(P G) (PG)		D	TL MAINTENANCE WORK	12-Sep-2025	09:00	13-Sep-2025	18:00	Shut down nature defects rectification work	PLANNED	Approved	12-Sep-25	16:00	13-Sep-25	23:59	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC consent/ Upto 16:00Hrs
105	RQ232583	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-HISSAR(PG) (PG) CKT-1		C	ISOLATOR RETROFITMENT WORK OF LINE & BAY AT BBMB BHIWANI IN ADD CAP	12-Sep-2025	09:00	20-Sep-2025	18:00	FOR RETORFITMENT WORK	PLANNED	Rejected					May be deferred and to be discussed in next OCC

106	RQ232650	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-BABAI(RS) (NRSS36) CKT-1		D	Shut down nature defects rectification work	12-Sep-2025	09:00	12-Sep-2025	18:00	Non-Auto of the other charged ckt is required during shutdown	PLANNED	Approved	12-Sep-25	09:00	12-Sep-25	18:00	
107	RQ232651	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-SIKAR (PG) CKT-2		D	Shut down nature defects rectification work	12-Sep-2025	09:00	12-Sep-2025	18:00	Non-Auto of the other charged ckt is required during shutdown	PLANNED	Approved	12-Sep-25	09:00	12-Sep-25	18:00	
108	RQ232473	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-1		D	Insulator Replacement work & SD defects rectification works by Ballabgarh TLM	12-Sep-2025	08:00	15-Sep-2025	18:00	Non-auto required : Other parallel circuit 400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-2	PLANNED	Approved	12-Sep-25	08:00	15-Sep-25	18:00	
109	RQ232486	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-KANKROLI(PG) (PG) CKT-1		D	For attending S/D nature defects by Kankroli & Chittorgarh	12-Sep-2025	08:00	12-Sep-2025	18:00	Non Auto of 400 KV RAPP-Kankroli CKT	PLANNED	Approved	12-Sep-25	16:00	12-Sep-25	23:00	May be given from 15:00Hrs
110	RQ232502	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTS) CKT-2		D	FOR AMP WORK & defect rectification work by Sikar and For scheme checking work Khatri	12-Sep-2025	08:00	12-Sep-2025	20:00	Non-Auto of the other charged ckt is required during shutdown	PLANNED	Approved	12-Sep-25	16:00	12-Sep-25	23:00	May be given from 16:00Hrs
111	RQ232472	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGHARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-2		D	Insulator Replacement work & SD defects rectification works by Ballabgarh TLM & for For Jack Bus replacement work by Ballabgarh SS	12-Sep-2025	08:00	15-Sep-2025	18:00	Non-auto required : Other parallel circuit 400 KV BALLABHGHARH (PG)-TUGHLAKABAD(PG) (DTL) CKT-1	PLANNED	Approved	12-Sep-25	08:00	15-Sep-25	18:00	
112	RQ232501	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTS) CKT-1		D	FOR AMP WORK & defect rectification work and For scheme checking work	11-Sep-2025	08:00	11-Sep-2025	20:00	Non-Auto of the other charged ckt is required during shutdown	PLANNED	Approved	11-Sep-25	16:00	11-Sep-25	23:00	May be given from 16:00Hrs
113	RQ232485	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1		D	For attending S/D nature defects by Kankroli & Chittorgarh	11-Sep-2025	08:00	11-Sep-2025	18:00	Non Auto of 400 KV CHITTORGARH-KANKROLI(PG)	PLANNED	Approved	11-Sep-25	08:00	11-Sep-25	18:00	
114	RQ232500	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-2		D	FOR AMP WORK & defect rectification work and For scheme checking work	10-Sep-2025	08:00	10-Sep-2025	20:00	Non-Auto of the other charged ckt is required during shutdown	PLANNED	Approved	10-Sep-25	16:00	10-Sep-25	23:00	May be given from 16:00Hrs
115	RQ232658	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-BIKANER(PG) (PG) CKT-1		D	Line Bay AMP	09-Sep-2025	15:00	09-Sep-2025	22:00		PLANNED	Approved	09-Sep-25	16:00	09-Sep-25	23:00	May be given from 16:00Hrs

116	RQ232580	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-JIND (PG) CKT-1		D	For relay testing work	09-Sep-2025	09:00	10-Sep-2025	18:00	For relay testing work	PLANNED	Approved	09-Sep-25	09:00	10-Sep-25	18:00	
117	RQ232596	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-SAHARANPUR (PG) CKT-1		D	General and Protection AMP Work	09-Sep-2025	09:00	09-Sep-2025	18:00		PLANNED	Approved	09-Sep-25	09:00	09-Sep-25	18:00	
118	RQ232499	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-1		D	FOR AMP WORK & defect rectification work and For scheme checking work	09-Sep-2025	08:00	09-Sep-2025	20:00	Non-Auto of the other charged ckt is required during shutdown	PLANNED	Approved	09-Sep-25	16:00	09-Sep-25	23:00	May be given from 16:00Hrs
119	RQ232597	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-BAGHPAT (PG) CKT-1		D	General and Protection AMP Work	08-Sep-2025	09:00	08-Sep-2025	18:00		PLANNED	Approved	08-Sep-25	09:00	08-Sep-25	18:00	
120	RQ232471	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-2		D	Insulator Replacement work & SD defects rectification works by Ballabgarh TLM	08-Sep-2025	08:00	11-Sep-2025	18:00	Non-auto required : Other parallel circuit 400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-1	PLANNED	Approved	05-Sep-25	08:00	07-Sep-25	18:00	May be given subject to real time grid conditions & Delhi consent /One circuit shutdown from both end at a time/ Shutdown may availed during weekend
121	RQ232504	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-SIKAR_2(PSTL) (PSTL) CKT-2		D	defect rectification work	08-Sep-2025	08:00	13-Sep-2025	20:00	Non-Auto of the other charged ckt is required during shutdown	PLANNED	Approved	08-Sep-25	16:00	13-Sep-25	23:00	May be given from 16:00Hrs
122	RQ232482	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-2		D	For attending S/D nature defects by Kankroli & Bhinmal and For LBB scheme modification & relay testing by Kankroli	08-Sep-2025	08:00	08-Sep-2025	18:00	Non Auto of 400 KV Kankroli-Zerda CKT 1& Bus -1 s/d also require along with line during LBB relay testing	PLANNED	Approved	08-Sep-25	16:00	08-Sep-25	23:00	ATC Curtailment of 2150 MW in NR Export. To be facilitataed from 16:00 to 23:00 hrs.
123	RQ232470	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-1		D	Insulator Replacement work & SD defects rectification works by Ballabgarh TLM & for Jack Bus replacement work by Ballabgarh SS	08-Sep-2025	08:00	11-Sep-2025	20:00	Non-auto required : Other parallel circuit400 KV BALLABHGARH (PG)-TUGHLAKABAD(PG) (DTL) CKT-2	PLANNED	Approved	05-Sep-25	08:00	07-Sep-25	20:00	May be given subject to real time grid conditions & Delhi consent /One circuit shutdown from both end at a time/ Shutdown may availed during weekend
124	RQ232525	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI(UP)-MAINPURI(PG) (UP) CKT-2		D	For Reactpr fire wall construction	07-Sep-2025	08:00	09-Sep-2025	20:00		PLANNED	Approved	07-Sep-25	08:00	09-Sep-25	20:00	
125	RQ232481	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1		D	For attending S/D nature defects byKankroli & Bhinmal & For LBB scheme modification & relay testing by Kankroli	07-Sep-2025	08:00	07-Sep-2025	18:00	Non Auto of 400 KV Kankroli-Zerda CKT 2 & Bus -1 s/d also require along with line during LBB relay testing	PLANNED	Approved	07-Sep-25	16:00	07-Sep-25	23:00	ATC Curtailment of 2150 MW in NR Export. To be facilitataed from 16:00 to 23:00 hrs.

126	RQ232545	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-CHITTORGARH(PG) CKT-2		D	For attending S/D nature defects	06-Sep-2025	08:00	06-Sep-2025	18:00	Non Auto of 400 KV Chittoragarh (RS)-Chittoragarh(PG) Ckt-1	PLANNED	Approved	06-Sep-25	15:00	06-Sep-25	23:00	May be given from 15:00Hrs
127	RQ232568	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1		D	AMP of Line Equipment & Shutdown Maintenance of transmission	05-Sep-2025	17:00	05-Sep-2025	23:59		PLANNED	Approved	05-Sep-25	17:00	05-Sep-25	23:59	May be given from 17:00Hrs
128	RQ232477	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-KOTA (PG) CKT-1		D	For attending S/D nature defects	05-Sep-2025	08:00	06-Sep-2025	18:00	Non Auto of 400 KV Jaipur South - RAPPD Ckt	PLANNED	Approved	05-Sep-25	08:00	06-Sep-25	18:00	
129	RQ232496	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2		C	Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL	05-Sep-2025	08:00	07-Sep-2025	20:00	Over Head Power Line crossing work	PLANNED	Approved	05-Sep-25	08:00	07-Sep-25	20:00	Shutdown may be allowed subject to real time grid condition/ Max two line shutdown may be allowed at
130	RQ232495	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1		C	Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL	05-Sep-2025	08:00	07-Sep-2025	20:00	Over Head Power Line crossing work	PLANNED	Approved	05-Sep-25	08:00	07-Sep-25	20:00	Shutdown may be allowed subject to real time grid condition/ Max two line shutdown may be allowed at
131	RQ232567	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH_III(PG) (PRTL) CKT-2		D	AMP of Line Equipment	04-Sep-2025	17:00	04-Sep-2025	23:59		PLANNED	Approved	04-Sep-25	17:00	04-Sep-25	23:59	May be given from 17:00Hrs
132	RQ232544	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHITTORGARH(RS)-CHITTORGARH(PG) CKT-1		D	For attending S/D nature defects	04-Sep-2025	08:00	04-Sep-2025	18:00	Non Auto of 400 KV Chittoragarh (RS)-Chittoragarh(PG) Ckt-2	PLANNED	Approved	04-Sep-25	15:00	04-Sep-25	23:00	May be given from 15:00Hrs
133	RQ232512	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-2		D	FOR AMP WORK & defect rectification work by Sikar2 & For scheme checking work by Khetri	04-Sep-2025	08:00	05-Sep-2025	20:00	Non-Auto of the other charged ckt is required during shutdown	PLANNED	Approved	04-Sep-25	16:00	05-Sep-25	23:00	May be given from 16:00Hrs
134	RQ232484	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-2		C	Conductor replacement work in between location no 491-492	04-Sep-2025	08:00	06-Sep-2025	18:00	Non Auto of 400 KV Kankroli-Zerda CKT 1, Most Urgent	PLANNED	Approved	04-Sep-25	16:00	06-Sep-25	23:00	ATC Curtailment of 2150 MW in NR Export. To be facilitataed from 16:00 to 23:00 hrs. To be availed in 1st week of sep or in Aug
135	RQ232566	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH_III(PG) (PRTL) CKT-1		D	AMP of Line Equipment	03-Sep-2025	17:00	03-Sep-2025	23:59		PLANNED	Approved	03-Sep-25	17:00	03-Sep-25	23:59	May be given from 17:00Hrs
136	RQ232581	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-JIND (PG) CKT-2		D	For relay testing work	03-Sep-2025	09:00	04-Sep-2025	18:00	For relay testing work	PLANNED	Approved	03-Sep-25	09:00	04-Sep-25	18:00	
137	RQ232476	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1		D	For attending S/D nature defects, Line Bay AMP work	03-Sep-2025	08:00	04-Sep-2025	18:00	Non Auto of 400 KV Jaipur South - Kota Ckt	PLANNED	Approved	03-Sep-25	08:00	04-Sep-25	18:00	
138	RQ232582	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(PG)-BHIWANI(BB) (PG)		C	ISOLATOR RETROFITMENT WORK OF LINE & BAY AT BBMB BHIWANI IN ADD CAP	02-Sep-2025	09:00	10-Sep-2025	18:00	FOR RETROFITMENT WORK	PLANNED	Rejected					May be deferred and to be discussed in next OCC

139	RQ232593	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-KOTPUTLI (PG) CKT-1		D	For Relay Testing and CoE Audit Compliance at Kotputli Substation	02-Sep-2025	09:00	02-Sep-2025	20:00	For Relay Testing and CoE Audit Compliance at Kotputli Substation	PLANNED	Approved	02-Sep-25	09:00	02-Sep-25	20:00	
140	RQ232594	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTESWAR(TH)-KOTESHWAR(PG) (PG) CKT-1		D	Due to uneven CVT Ph-Ph Voltage Spare Wire To Be Connected	02-Sep-2025	09:00	02-Sep-2025	18:00	Due to uneven CVT Ph-Ph Voltage Spare Wire To Be Connected	PLANNED	Approved	02-Sep-25	09:00	02-Sep-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/THDC consent/No generation
141	RQ232511	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-KHETRI (PKTSL) (PBTS) CKT-1		D	FOR AMP WORK & defect rectification work by Sikar 2, For scheme checking work by Khetri & For wire checking & Tripping circuit rectification by Bikaner 2	02-Sep-2025	08:00	03-Sep-2025	20:00	Non-Auto of the other charged ckt is required during shutdown	PLANNED	Approved	02-Sep-25	16:00	03-Sep-25	23:00	May be given from 16:00Hrs
142	RQ232535	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2		D	For installation of bird diverters	01-Sep-2025	16:00	30-Sep-2025	23:00	Auto reclose of charged circuit is to be kept on non-auto mode	PLANNED	Approved	01-Sep-25	17:00	30-Sep-25	23:59	May be given from 17:00Hrs
143	RQ232533	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-2		D	For installation of bird diverters	01-Sep-2025	16:00	30-Sep-2025	23:00	Auto reclose of charged circuit is to be kept on non-auto mode	PLANNED	Approved	01-Sep-25	17:00	30-Sep-25	23:59	May be given from 17:00Hrs
144	RQ232592	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1		D	For Relay Testing and CoE Audit Compliance at Kotputli Substation	01-Sep-2025	09:00	01-Sep-2025	20:00	For Relay Testing and CoE Audit Compliance at Kotputli Substation	PLANNED	Approved	01-Sep-25	09:00	01-Sep-25	20:00	
145	RQ232652	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1		C	NHAI diversion work- Paniyala to Barodameo	01-Sep-2025	09:00	15-Sep-2025	18:00		PLANNED	Rejected					Utility may apply the shutdown in D-5 basis after receiving confirmation from
146	RQ232638	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH (PG) (DTL) CKT-1		D	For OPGW replacement works from TN-48 to TN-47	01-Sep-2025	08:00	02-Sep-2025	18:00	Non-Auto required for OPGW replacement works	PLANNED	Approved	01-Sep-25	08:00	02-Sep-25	18:00	
147	RQ232522	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHAGH-GURGAON (PG) CKT-1		C	For Jack Bus replacement	01-Sep-2025	08:00	04-Sep-2025	20:00		PLANNED	Approved	01-Sep-25	08:00	04-Sep-25	20:00	Shutdown may be allowed after consent from SLDC-Haryana for load management as Both bus at
148	RQ232494	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-BABAI(RS) (NRSS36) CKT-1		C	Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL	01-Sep-2025	08:00	03-Sep-2025	20:00	Over Head Power Line crossing work	PLANNED	Approved	01-Sep-25	08:00	03-Sep-25	20:00	May be allowed subject to real time grid condition/NO other line shutdown from Babai end
149	RQ232636	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1		D	For OPGW installation works under 'OPGW-02' Package	01-Sep-2025	08:00	30-Sep-2025	18:00	Non-Auto required for OPGW installation works	PLANNED	Approved	01-Sep-25	08:00	30-Sep-25	18:00	
150	RQ232523	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BALLABHAGH (PG) CKT-1		C	For Jack Bus replacement & for OPGW work by ULDC under 'OPGW-01' Package	01-Sep-2025	08:00	04-Sep-2025	20:00		PLANNED	Approved	01-Sep-25	08:00	04-Sep-25	20:00	Shutdown may be allowed after consent from SLDC-Haryana for load management as Both bus at Ballabagh will be under

151	RQ232639	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH (PG) (DTL) CKT-2		D	For OPGW replacement works from TN-48 to TN-47	01-Sep-2025	08:00	02-Sep-2025	18:00	Non-Auto required for OPGW replacement works	PLANNED	Approved	01-Sep-25	08:00	02-Sep-25	18:00	
152	RQ232640	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-DEEDWANA(MTS) (RS) CKT-1		D	For OPGW installation works - for creation of Repeater of S2-B2, Line-2	01-Sep-2025	08:00	28-Sep-2025	18:00	Non-Auto required for OPGW installation works	PLANNED	Approved	01-Sep-25	08:00	28-Sep-25	18:00	
153	RQ232524	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI(UP)-MAINPURI(PG) (UP) CKT-1		C	For Jack Bus replacement	01-Sep-2025	08:00	04-Sep-2025	20:00		PLANNED	Approved	01-Sep-25	08:00	04-Sep-25	20:00	Shutdown may be allowed after consent from SLDC-Haryana for load management as Both bus at
154	RQ232493	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-SIKAR (PG) CKT-2		C	Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL	01-Sep-2025	08:00	03-Sep-2025	20:00	Over Head Power Line crossing work	PLANNED	Approved	01-Sep-25	08:00	03-Sep-25	20:00	May be allowed subject to real time grid condition/NO other line shutdown from neemrana end
155	RQ232632	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BALLABHGARH (PG) CKT-1		D	For OPGW installation works under 'OPGW-01' Package	01-Sep-2025	08:00	30-Sep-2025	18:00	Non-Auto required for OPGW rectification works	PLANNED	Approved	01-Sep-25	08:00	30-Sep-25	18:00	
156	RQ232503	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-SIKAR_2(PSTL) (PSTL) CKT-1		D	defect rectification work	01-Sep-2025	08:00	06-Sep-2025	20:00	Non-Auto of the other charged ckt is required during shutdown	PLANNED	Approved	01-Sep-25	16:00	06-Sep-25	23:00	May be given from 16:00Hrs
157	RQ232483	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1		C	Conductor replacement work in between location no 491-492	01-Sep-2025	08:00	03-Sep-2025	18:00	Non Auto of 400 KV Kankroli-Zerda CKT 2 , Most Urgent	PLANNED	Approved	01-Sep-25	16:00	03-Sep-25	23:00	ATC Curtailment of 2150 MW in NR Export. To be facilitataed from 16:00 to 23:00 hrs. To ve availed in 1st week of sep or in Aug
158	RQ232637	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1		D	For OPGW installation works under 'OPGW-02' Package	01-Sep-2025	08:00	30-Sep-2025	18:00	Non-Auto required for OPGW installation works	PLANNED	Approved	01-Sep-25	08:00	30-Sep-25	18:00	
159	RQ232635	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1		D	For OPGW installation works under 'OPGW-02' Package	01-Sep-2025	08:00	30-Sep-2025	18:00	Non-Auto required for OPGW installation works	PLANNED	Approved	01-Sep-25	08:00	30-Sep-25	18:00	
160	RQ233320	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-VINDHYACHAL(P G) (PG) CKT-1	POWER GRID	D	FOR REPLACEMENT OF MAIN BAY CB AT SINGRAULI END UNDER ADD CAP 2019-24	26-Sep-2025	09:00	26-Sep-2025	18:00		PLANNED	Approved	26-Sep-25	09:00	26-Sep-25	18:00	Subjected to WRPC Approval.
161	RQ233321	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-VINDHYACHAL(P G) (PG) CKT-2	POWER GRID	D	FOR REPLACEMENT OF MAIN BAY CB UNDER ADD CAP 2019-24 AT VINDHYACHAL END	15-Sep-2025	09:00	15-Sep-2025	18:00		PLANNED	Approved	15-Sep-25	09:00	15-Sep-25	18:00	Subjected to WRPC Approval.
162	RQ232286	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MOTIHARI(BS) (PG) CKT-1	POWER GRID	C	Bus bar relay retrofitting work - PUA & PUB installation	12-Sep-2025	09:00	13-Sep-2025	18:00		PLANNED	Approved	12-Sep-25	09:00	13-Sep-25	18:00	Subjected to ERPC Approval
163	RQ232979	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-1	POWER GRID	D	AMP WORK	12-Sep-2025	08:00	12-Sep-2025	18:00		PLANNED	Approved	12-Sep-25	08:00	12-Sep-25	18:00	Subjected to ERPC Approval
164	RQ233340	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-SASARAM (PG) CKT-1	POWER GRID	D	Flashover insulator replacement	10-Sep-2025	08:00	10-Sep-2025	18:00		PLANNED	Approved	10-Sep-25	08:00	10-Sep-25	18:00	Subjected to ERPC Approval

165	RQ232951	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-SASARAM (PG) CKT-1	POWER GRID	D	Rectification of shutdown nature work.	10-Sep-2025	07:00	10-Sep-2025	18:00		PLANNED	Approved	10-Sep-25	07:00	10-Sep-25	18:00	Subjected to ERPC Approval
166	RQ232949	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-SASARAM (PG) CKT-1	POWER GRID	D	"For installation of line spacer BY ALLAHABD TLM & Rectification of shutdown nature work by varanasi TL"	09-Sep-2025	09:00	10-Sep-2025	18:00		PLANNED	Approved	09-Sep-25	09:00	10-Sep-25	18:00	Subjected to ERPC Approval
167	RQ233339	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-SASARAM (PG) CKT-1	POWER GRID	D	Flashover insulator replacement	09-Sep-2025	08:00	10-Sep-2025	18:00		PLANNED	Approved	09-Sep-25	08:00	10-Sep-25	18:00	Subjected to ERPC Approval
168	RQ232980	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-2	POWER GRID	D	AMP WORK	03-Sep-2025	08:00	03-Sep-2025	18:00		PLANNED	Approved	03-Sep-25	08:00	03-Sep-25	18:00	Subjected to ERPC Approval
169	RQ233337	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAHUPURI(UP)-BIHARSHARIFF(PG) (PG) CKT-2	POWER GRID,UP PTCL	D	Flashover insulator replacement	18-Sep-2025	08:00	18-Sep-2025	18:00		PLANNED	Approved	18-Sep-25	08:00	18-Sep-25	18:00	Subjected to ERPC Approval
170	RQ232953	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAHUPURI(UP)-BIHARSHARIFF(PG) (PG) CKT-2	POWER GRID,UP PTCL	D	Rectification of shutdown nature work.	18-Sep-2025	07:00	18-Sep-2025	18:00		PLANNED	Approved	18-Sep-25	07:00	18-Sep-25	18:00	Subjected to ERPC Approval
171	RQ233336	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAHUPURI(UP)-BIHARSHARIFF(PG) (PG) CKT-1	POWER GRID,UP PTCL	D	Flashover insulator replacement	17-Sep-2025	08:00	17-Sep-2025	18:00		PLANNED	Approved	17-Sep-25	08:00	17-Sep-25	18:00	Subjected to ERPC Approval
172	RQ232952	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAHUPURI(UP)-BIHARSHARIFF(PG) (PG) CKT-1	POWER GRID,UP PTCL	D	Rectification of shutdown nature work.	17-Sep-2025	07:00	17-Sep-2025	18:00		PLANNED	Approved	17-Sep-25	07:00	17-Sep-25	18:00	Subjected to ERPC Approval
173	RQ233204	OCC_234	rappc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-SHUJALPUR(PG) (RTCL) CKT-1	RTCL	C	Preventive maintenance is to be carried out of Shujalpur CKT-1 equipments (CB,CT,DS)at RAPP-7&8	10-Sep-2025	08:00	10-Sep-2025	18:00		PLANNED	Approved	10-Sep-25	08:00	10-Sep-25	18:00	Subjected to WRPC Approval.
174	RQ232292	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG) - MUZAFFARPUR(PG) (POWERLINK) CKT-2	POWERLINK	C	Bus bar relay retrofitting work - PUA & PUB installation	01-Sep-2025	09:00	02-Sep-2025	18:00		PLANNED	Approved	01-Sep-25	09:00	02-Sep-25	18:00	Subjected to ERPC Approval
175	RQ232564	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AGE24L(BHIMSAR)SL_FTG2_PG (AGE24L) CKT-1		D	AMP of Line Equipment	26-Sep-2025	17:00	26-Sep-2025	23:59		PLANNED	Approved	26-Sep-25	19:00	26-Sep-25	23:59	May be given from 19:00Hrs
176	RQ232563	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-AGE24L(BHIMSAR)SL_FTG2_PG (AGE24L) CKT-2		D	AMP of Line Equipment	25-Sep-2025	17:00	25-Sep-2025	23:59		PLANNED	Approved	25-Sep-25	19:00	25-Sep-25	23:59	May be given from 19:00Hrs
177	RQ232490	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2		D	For attending S/D nature defects	25-Sep-2025	08:00	25-Sep-2025	18:00	Non Auto of 220 KV Anta-Bhilwara CK1	PLANNED	Approved	25-Sep-25	08:00	25-Sep-25	18:00	

178	RQ232562	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(P G)-DEVIKOT SL_FTHG2 (NTPC_DEVIKOT) (NTPC_DEVIKOT) CKT-1		D	AMP of Line Equipment	24-Sep-2025	17:00	24-Sep-2025	23:59		PLANNED	Approved	24-Sep-25	19:00	24-Sep-25	23:59	May be given from 19:00Hrs
179	RQ232561	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(P G)-AHEJ3L PSS HB_FGRAH_PG (AHEJ3L) (AHEJ3L) CKT-1		D	AMP of Line Equipment	23-Sep-2025	17:00	23-Sep-2025	23:59		PLANNED	Approved	23-Sep-25	19:00	23-Sep-25	23:59	May be given from 19:00Hrs
180	RQ232489	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1		D	For attending S/D nature defects	23-Sep-2025	08:00	23-Sep-2025	18:00	Non Auto of 220 KV Anta-Bhilwara CK2	PLANNED	Approved	23-Sep-25	08:00	23-Sep-25	18:00	
181	RQ232560	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(P G)-AHEJ2L PSS HB_FGRAH_PG (AHEJ2L) (AHEJ2L) CKT-1		D	AMP of Line Equipment	21-Sep-2025	17:00	21-Sep-2025	23:59		PLANNED	Approved	21-Sep-25	19:00	21-Sep-25	23:59	May be given from 19:00Hrs
182	RQ232598	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-BAGHPAT(UP) (UP) CKT-1		C	Rectification of P.D Defect in 220kV Main Bus-1	16-Sep-2025	08:00	19-Sep-2025	23:59	Along With 220kV Main Bus-1	PLANNED	Approved	16-Sep-25	08:00	19-Sep-25	23:59	May be allowed subject to :1. Transmission asset owner must submit Electrical safety clearance for the proposed
183	RQ232600	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-MODIPURAM_2 (UP) (UP) CKT-1		C	Rectification of P.D Defect in 220kV Main Bus-1	16-Sep-2025	08:00	19-Sep-2025	23:59	Along With 220kV Main Bus-1	PLANNED	Approved	16-Sep-25	08:00	19-Sep-25	23:59	May be allowed subject to :1. Transmission asset owner must submit Electrical safety clearance for the proposed
184	RQ232599	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-BAGHPAT(UP) (UP) CKT-2		C	Rectification of P.D Defect in 220kV Main Bus-1	16-Sep-2025	08:00	19-Sep-2025	23:59	Along With 220kV Main Bus-1	PLANNED	Approved	16-Sep-25	08:00	19-Sep-25	23:59	May be allowed subject to :1. Transmission asset owner must submit Electrical safety clearance for the proposed
185	RQ232469	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHADLA_2 (PG)-AVAADA SUNRAYS_SL_BH D2_PG (AVAADA_SUNRAYS) (AVAADA_SUNRAYS) CKT-1		D	Attending COE Protection Observations, CT Oil Sampling	11-Sep-2025	16:00	12-Sep-2025	23:00		PLANNED	Approved	11-Sep-25	19:00	12-Sep-25	23:59	May be given from 19:00Hrs
186	RQ232602	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-BAROT(UP) (UP) CKT-1		D	General and Protection AMP Work	11-Sep-2025	09:00	11-Sep-2025	18:00		PLANNED	Approved	11-Sep-25	09:00	11-Sep-25	18:00	
187	RQ232601	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAGHPAT(PG)-MODIPURAM_2 (UP) (UP) CKT-2		D	General and Protection AMP Work	10-Sep-2025	09:00	10-Sep-2025	18:00		PLANNED	Approved	10-Sep-25	09:00	10-Sep-25	18:00	
188	RQ232468	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHADLA_2 (PG)-AEGPL_SL_BHD2_PG (AMP ENERGY GREEN PRIVATE LIMITED) CKT-1		D	Attending COE Protection Observations, CT Oil Sampling	09-Sep-2025	16:00	10-Sep-2025	23:00		PLANNED	Approved	09-Sep-25	19:00	10-Sep-25	23:59	May be given from 19:00Hrs
189	RQ232492	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANKROLI(PG)-KANKROLI(RS) (RS) CKT-2		D	For AMP	08-Sep-2025	09:00	08-Sep-2025	18:00		PLANNED	Approved	08-Sep-25	09:00	08-Sep-25	18:00	

190	RQ232467	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NOKHRA SL_BHD2 (NTPC)-BHADLA_2 (PG) (NTPC_NOKHRA) CKT-1		D	Attending COE Protection Observations, CT Oil Sampling	07-Sep-2025	16:00	08-Sep-2025	23:00		PLANNED	Approved	07-Sep-25	19:00	08-Sep-25	23:59	May be given from 19:00Hrs
191	RQ232591	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KOTPUTLI(PG)-MANOHARPUR(RS) (RS) CKT-1		D	For Relay Testing at Kotputli Substation	06-Sep-2025	09:00	06-Sep-2025	20:00	For Relay Testing at Kotputli Substation	PLANNED	Approved	06-Sep-25	09:00	06-Sep-25	20:00	
192	RQ232466	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHADLA(PG)-ACME SOLAR(ACM) (ACME) CKT-1		D	Attending COE Protection Observations, CT Oil Sampling	05-Sep-2025	16:00	06-Sep-2025	23:00		PLANNED	Approved	05-Sep-25	19:00	06-Sep-25	23:59	May be given from 19:00Hrs
193	RQ232590	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KOTPUTLI(PG)-KOTPUTLI(RS) (RS) CKT-1		D	For Relay Testing at Kotputli Substation	05-Sep-2025	09:00	05-Sep-2025	20:00	For Relay Testing at Kotputli Substation	PLANNED	Approved	05-Sep-25	09:00	05-Sep-25	20:00	
194	RQ232589	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KOTPUTLI(PG)-BANSUR(RS) (RS) CKT-2		D	For AMP work and Relay Testing at Kotputli Substation	04-Sep-2025	09:00	04-Sep-2025	20:00	For AMP work and Relay Testing at Kotputli Substation	PLANNED	Approved	04-Sep-25	09:00	04-Sep-25	20:00	
195	RQ232547	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-2		D	For attending S/D nature defects	04-Sep-2025	08:00	04-Sep-2025	18:00	Non Auto of 220 KV RAPS_B(NP) Chittoragarh(RS) (PG) CKT-1	PLANNED	Approved	04-Sep-25	08:00	04-Sep-25	18:00	May be given subject to Raps & Rajasthan consent
196	RQ232465	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABCRENEW_RJ01_SL_BHD2_PG-BHADLA_2 (PG) (ABC RJ01) CKT-1		D	Attending COE Protection Observations, CT Oil Sampling	03-Sep-2025	16:00	04-Sep-2025	23:00		PLANNED	Approved	03-Sep-25	19:00	04-Sep-25	23:59	May be given from 19:00Hrs
197	RQ232588	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KOTPUTLI(PG)-BANSUR(RS) (RS) CKT-1		D	For AMP work and Relay Testing at Kotputli Substation	03-Sep-2025	09:00	03-Sep-2025	20:00	For AMP work and Relay Testing at Kotputli Substation	PLANNED	Approved	03-Sep-25	09:00	03-Sep-25	20:00	
198	RQ232546	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1		D	For attending S/D nature defects	02-Sep-2025	08:00	02-Sep-2025	18:00	Non Auto of 220 KV RAPS_B(NP) Chittoragarh(RS) (PG) CKT-2	PLANNED	Approved	02-Sep-25	08:00	02-Sep-25	18:00	May be given subject to Raps & Rajasthan consent
199	RQ232550	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PGPL_SL_BIK2_P G-BIKANER_2 (PBTL) (PRERAK GREENTECH PVT LTD) CKT-1		D	For Bay Extension works	01-Sep-2025	17:00	05-Sep-2025	23:00		PLANNED	Approved	01-Sep-25	19:00	05-Sep-25	23:00	May be given from 19:00Hrs
200	RQ232565	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHGARH_II(PG)-ASER2PL_SL_FTH G2_PG (ADANI SOLAR ENRGY RJ TWO PRIVATE LIMITED) CKT-1		D	AMP of Line Equipment	01-Sep-2025	17:00	01-Sep-2025	23:59		PLANNED	Approved	01-Sep-25	19:00	01-Sep-25	23:59	May be given from 19:00Hrs
201	RQ232622	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-SEZJAIPUR(RS) (RS) CKT-2		D	Line Bay AMP& Shut down Nature defects rectification work	01-Sep-2025	09:00	01-Sep-2025	18:00	220kv Jaipur south-Dooni	PLANNED	Approved	01-Sep-25	09:00	01-Sep-25	18:00	

202	RQ231850	OCC_234	stuup_sd	AC TRANSMISSION LINE CIRCUIT	132 KV LALITPUR(UP)-RAJGHAT(MP) (UP) CKT-1	UPPTCL	C	* SHUTDOWN REQUIRED FOR ANNUAL TESTING OF RELAYBAY PROTECTION SYSTEM OF 132KV RAJGHAT LALITPUR FEEDER BAY	12-Sep-2025	11:00	12-Sep-2025	14:00		PLANNED	Approved	12-Sep-25	11:00	12-Sep-25	14:00	
203	RQ232628	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1		D	For end to end testing of PLCC panels.	17-Sep-2025	14:00	17-Sep-2025	23:00		PLANNED	Approved	17-Sep-25	14:00	17-Sep-25	23:00	
204	RQ232662	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(P G) (PBTU) CKT-3		D	765 kV Bhadla2 - Sikar 2 2nd TL Stringing work - Non Auto mode required	11-Sep-2025	08:00	20-Sep-2025	18:00	Non Auto Mode	PLANNED	Approved	11-Sep-25	17:00	20-Sep-25	23:00	to be availed from 17:00hrs
205	RQ232663	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(P G) (PBTU) CKT-4		D	765 kV Bhadla2 - Sikar 2 2nd TL Stringing work - Non Auto mode required	11-Sep-2025	08:00	20-Sep-2025	18:00	Non Auto Mode	PLANNED	Approved	11-Sep-25	17:00	20-Sep-25	23:00	to be availed from 17:00hrs
206	RQ232659	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTL)-BIKANER(PG) (PG) CKT-2		D	Line Bay AMP	10-Sep-2025	15:00	10-Sep-2025	22:00		PLANNED	Approved	10-Sep-25	16:00	10-Sep-25	23:00	May be given from 16:00Hrs
207	RQ232668	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(P G) (PBTU) CKT-3		D	765 kV Bhadla2 - Sikar 2 2nd TL Stringing work - Shutdown	10-Sep-2025	08:00	15-Sep-2025	18:00	Shutdown	PLANNED	Approved	10-Sep-25	17:00	15-Sep-25	23:00	to be availed from 17:00hrs, to be reviewed on D-5 Basis for D/C outage
208	RQ232669	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(P G) (PBTU) CKT-4		D	765 kV Bhadla2 - Sikar 2 2nd TL Stringing work - Shutdown	10-Sep-2025	08:00	15-Sep-2025	18:00	Shutdown	PLANNED	Approved	10-Sep-25	17:00	15-Sep-25	23:00	to be availed from 17:00hrs, to be reviewed on D-5 Basis for D/C outage
209	RQ232667	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(P G) (PFTU) CKT-2		D	765 kV Bhadla2 - Sikar 2 2nd TL Stringing work - Shutdown	04-Sep-2025	08:00	08-Sep-2025	18:00	Shutdown	PLANNED	Approved	04-Sep-25	17:00	08-Sep-25	23:00	to be availed from 17:00hrs, to be reviewed on D-5 Basis for D/C outage
210	RQ232666	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(P G) (PFTU) CKT-1		D	765 kV Bhadla2 - Sikar 2 2nd TL Stringing work - Shutdown	04-Sep-2025	08:00	08-Sep-2025	18:00	Shutdown	PLANNED	Approved	04-Sep-25	17:00	08-Sep-25	23:00	to be availed from 17:00hrs, to be reviewed on D-5 Basis for D/C outage
211	RQ232595	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTESWAR(TH)-KOTESHWAR(PG) (PG) CKT-2		D	Testing Of CVT Inview Of High Secondary Voltage Drift	03-Sep-2025	09:00	03-Sep-2025	18:00	Testing Of CVT Inview Of High Secondary Voltage Drift	PLANNED	Approved	03-Sep-25	09:00	03-Sep-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/THDC consent/No generation
212	RQ232528	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1		D	For installation of bird diverters	01-Sep-2025	16:00	30-Sep-2025	23:00	Auto reclose of charged circuit is to be kept on non-auto mode	PLANNED	Approved	01-Sep-25	16:00	30-Sep-25	23:00	ATC Curtailment of 500MW in NR Export. One ckt at a time
213	RQ232532	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-1		D	For installation of bird diverters	01-Sep-2025	16:00	30-Sep-2025	23:00	Auto reclose of charged circuit is to be kept on non-auto mode	PLANNED	Approved	01-Sep-25	17:00	30-Sep-25	23:59	May be given from 17:00Hrs
214	RQ232531	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-2		D	For installation of bird diverters	01-Sep-2025	16:00	30-Sep-2025	23:00	Auto reclose of charged circuit is to be kept on non-auto mode	PLANNED	Approved	01-Sep-25	17:00	30-Sep-25	23:00	To be availed from 17:00hrs, only one ckt at a time will be consented.

215	RQ232530	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-1		D	For installation of bird diverters	01-Sep-2025	16:00	30-Sep-2025	23:00	Auto reclose of charged circuit is to be kept on non-auto mode	PLANNED	Approved	01-Sep-25	17:00	30-Sep-25	23:00	To be availed from 17:00hrs, only one ckt at a time will be consented.
216	RQ232529	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2		D	For installation of bird diverters	01-Sep-2025	16:00	30-Sep-2025	23:00	Auto reclose of charged circuit is to be kept on non-auto mode	PLANNED	Approved	01-Sep-25	16:00	30-Sep-25	23:00	ATC Curtailment of 500MW in NR Export. One ckt at a time
217	RQ232534	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1		D	For installation of bird diverters	01-Sep-2025	16:00	30-Sep-2025	23:00	Auto reclose of charged circuit is to be kept on non-auto mode	PLANNED	Approved	01-Sep-25	17:00	30-Sep-25	23:59	May be given from 17:00Hrs
218	RQ232661	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-2		D	765 kv Bhadla2 - Sikar 2 2nd TL Stringing work - Non Auto mode required	01-Sep-2025	08:00	10-Sep-2025	18:00	Non Auto Mode	PLANNED	Approved	01-Sep-25	17:00	10-Sep-25	23:00	to be availed from 17:00hrs
219	RQ232660	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1		D	765 kv Bhadla2 - Sikar 2 2nd TL Stringing work - Non Auto mode required	01-Sep-2025	08:00	10-Sep-2025	18:00	Non Auto Mode	PLANNED	Approved	01-Sep-25	17:00	10-Sep-25	23:00	to be availed from 17:00hrs
220	RQ232665	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2		D	765 kv Bhadla2 - Sikar 2 2nd TL Erection works- Shutdown	01-Sep-2025	08:00	08-Sep-2025	18:00	Shutdown	PLANNED	Approved	01-Sep-25	17:00	08-Sep-25	23:00	To be availed from 17:00hrs, only one ckt at a time will be consented.
221	RQ232664	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1		D	764 kv Bhadla2 - Sikar 2 2nd TL Erection works- Shutdown	01-Sep-2025	08:00	08-Sep-2025	18:00	Shutdown	PLANNED	Approved	01-Sep-25	17:00	08-Sep-25	23:00	To be availed from 17:00hrs, only one ckt at a time will be consented.
222	RQ233113	OCC_234	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-2		D	For Stringing/ Construction of 765kv Neemrana II- Bareilly line	25-Sep-2025	07:00	27-Sep-2025	19:00		PLANNED	Approved	25-Sep-25	07:00	27-Sep-25	19:00	
223	RQ233112	OCC_234	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-1		D	For Stringing/ Construction of 765kv Neemrana II- Bareilly line	25-Sep-2025	07:00	27-Sep-2025	19:00		PLANNED	Approved	25-Sep-25	07:00	27-Sep-25	19:00	
224	RQ233109	OCC_234	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-1		D	For Stringing/ Construction of 765kv Neemrana II- Bareilly line	22-Sep-2025	07:00	24-Sep-2025	19:00		PLANNED	Rejected					May be availed after shifting of Rihand-3 in WR.
225	RQ233110	OCC_234	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-2		D	For Stringing/ Construction of 765kv Neemrana II- Bareilly line	22-Sep-2025	07:00	24-Sep-2025	19:00		PLANNED	Rejected					May be availed after shifting of Rihand-3 in WR.
226	RQ233344	OCC_234	apl_sd	HVDC POLE	500 KV HVDC MAHINDERGARH(APL) POLE-1	ATIL	D	Commencement of overhead Stringing activity of 765kv D/C Fatehgarh-III to Beawar(2nd) T/L (F38TL)	02-Sep-2025	06:00	09-Sep-2025	20:00	AR off/RVO off(Outage proposed by Sterlite)	PLANNED	Approved	02-Sep-25	06:00	09-Sep-25	20:00	subjected to WRPC Approval and real time conditions./No pole outage.
227	RQ233343	OCC_234	apl_sd	HVDC POLE	500 KV HVDC MAHINDERGARH(APL) POLE-2	ATIL	D	Commencement of overhead Stringing activity of 765kv D/C Fatehgarh-III to Beawar(2nd) T/L (F38TL)	02-Sep-2025	06:00	09-Sep-2025	20:00	AR off/RVO off(Outage proposed by Sterlite)	PLANNED	Approved	02-Sep-25	06:00	09-Sep-25	20:00	subjected to WRPC Approval and real time conditions./No pole outage.

228	RQ233105	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GHATAMPUR_TP S(UP)-RAMPUR_PRSTL (UP) (GTL) CKT-1	GTL,PGY TL	D	For Stringing work(Overhead Crossing) of 765 kv D/C Neemrana Bareilly Transmission line	28-Sep-2025	07:00	30-Sep-2025	19:00		PLANNED	Approved	28-Sep-25	07:00	30-Sep-25	19:00	
229	RQ232785	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-ALIGARH (PG) CKT-1	POWER GRID	D	Line S/D nature defect rectification works	26-Sep-2025	08:00	26-Sep-2025	18:00		PLANNED	Approved	26-Sep-25	08:00	26-Sep-25	18:00	
230	RQ233221	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-1	POWER GRID	D	OVERHEAD CROSSING OF 765 KV D/C BIKANER III-NEEMRANA II TL	26-Sep-2025	08:00	27-Sep-2025	18:00	Stringing work shutdown (Diamond Crossing)	PLANNED	Approved	26-Sep-25	08:00	27-Sep-25	18:00	
231	RQ233222	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-2	POWER GRID	D	OVERHEAD CROSSING OF 765 KV D/C BIKANER III-NEEMRANA II TL	26-Sep-2025	08:00	27-Sep-2025	18:00	Stringing work shutdown (Diamond Crossing)	PLANNED	Approved	26-Sep-25	08:00	27-Sep-25	18:00	
232	RQ232982	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-2	POWER GRID	D	"For rectification of S/D nature defects by Allahabad & AMP of line bay equipment with AMP of non-switchable line reactor at GIS Kanpur."	25-Sep-2025	09:00	26-Sep-2025	18:00		PLANNED	Approved	25-Sep-25	09:00	26-Sep-25	18:00	
233	RQ232775	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-2	POWER GRID	D	Installation of Counter weight in Gantry-1 Tower of 765kV Orai-Gwalior line at Orai End. Shutdown of 765kV Orai-Gwalior line required along with simultaneous shutdown of 765kV Orai-Aligarh -2 (as below Gwalior Gantry Tower, Aligarh-2 Line Reactor 765KV Bushing is falling.	25-Sep-2025	09:00	25-Sep-2025	14:00		PLANNED	Approved	25-Sep-25	09:00	25-Sep-25	14:00	ATC Curtailment of 1100MW in NR Import
234	RQ232981	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWER GRID	D	"For rectification of S/D nature defects by Allahabad & AMP of line bay equipment with AMP of non-switchable line reactor at GIS Kanpur."	23-Sep-2025	09:00	24-Sep-2025	18:00		PLANNED	Approved	23-Sep-25	09:00	24-Sep-25	18:00	
235	RQ232809	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-2	POWER GRID	D	CSD Fine Tuning of Bays 805 & 806	19-Sep-2025	14:00	19-Sep-2025	17:00		PLANNED	Approved	19-Sep-25	14:00	19-Sep-25	17:00	ATC Curtailment of 1100MW in NR Import, Only one ckt at a time will be consented.
236	RQ232808	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-1	POWER GRID	D	CSD Fine Tuning of Bays 802 & 803	19-Sep-2025	09:00	19-Sep-2025	12:00		PLANNED	Approved	19-Sep-25	09:00	19-Sep-25	12:00	ATC Curtailment of 1100MW in NR Import, Only one ckt at a time will be consented.
237	RQ232261	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-BALIA (PG) CKT-1	POWER GRID	D	Line bay amp work	17-Sep-2025	08:00	17-Sep-2025	18:00		PLANNED	Approved	17-Sep-25	08:00	17-Sep-25	18:00	

238	RQ232810	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KANPUR_GIS-ALIGARH (PG) CKT-1	POWER GRID	D	"Attending shutdown nature defects by Kanpur & Line S/D nature defect rectification works; Tie AR Relay Modification and Testing by Aligarh"	16-Sep-2025	08:00	18-Sep-2025	18:00		PLANNED	Approved	16-Sep-25	08:00	18-Sep-25	18:00	
239	RQ232777	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-ALIGARH(PG) (PG) CKT-1	POWER GRID	D	AMP work and Line S/D Nature defect rectification works; Tie AR Relay Modification and Testing	12-Sep-2025	08:00	12-Sep-2025	18:00		PLANNED	Approved	25-Sep-25	08:00	25-Sep-25	18:00	To be availed on last week of september. Subjected to real time conditions and NR Demand.
240	RQ232784	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-2	POWER GRID	D	"For S/D Nature defect rectification work; Line and Reactor Bay Relay Testing; Tie AR Relay Modification and Testing by Aligarh & For Line side Equipment AMP work by Orai."	10-Sep-2025	08:00	11-Sep-2025	18:00		PLANNED	Approved	10-Sep-25	08:00	11-Sep-25	18:00	ATC Curtailment of 1100MW in NR Import
241	RQ232783	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-1	POWER GRID	D	For S/D Nature defect rectification work; Spare Reactor Rotation	08-Sep-2025	08:00	09-Sep-2025	18:00		PLANNED	Approved	08-Sep-25	08:00	09-Sep-25	18:00	ATC Curtailment of 1100MW in NR Import
242	RQ232977	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-FATEHPUR (PG) CKT-1	POWER GRID	D	Rectification of shutdown nature work.	08-Sep-2025	07:00	08-Sep-2025	18:00		PLANNED	Approved	08-Sep-25	07:00	08-Sep-25	18:00	
243	RQ233322	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-1	POWER GRID	D	For S/D Nature defect rectification work; Spare Reactor Rotation and for insulator replacement works	07-Sep-2025	08:00	07-Sep-2025	18:00		PLANNED	Approved	07-Sep-25	08:00	07-Sep-25	18:00	ATC Curtailment of 1100MW in NR Import, Only one ckt at a time will be consented.
244	RQ233328	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-2	POWER GRID	D	for insulator replacement works and for daimond formation.	07-Sep-2025	08:00	09-Sep-2025	18:00		PLANNED	Approved	07-Sep-25	08:00	09-Sep-25	18:00	ATC Curtailment of 1100MW in NR Import, Only one ckt at a time will be consented.
245	RQ233021	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BAREILLY_2-LUCKNOW_2 (PG) CKT-1	POWER GRID	D	AMP OF LINE BAY EQUIPMENT	05-Sep-2025	09:00	05-Sep-2025	18:00		PLANNED	Approved	05-Sep-25	09:00	05-Sep-25	18:00	
246	RQ232776	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-ALIGARH (PG) CKT-1	POWER GRID	D	AMP work; Relay Testing; and Tie AR Relay Modification and Testing	04-Sep-2025	08:00	04-Sep-2025	18:00		PLANNED	Approved	04-Sep-25	08:00	04-Sep-25	18:00	
247	RQ232942	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-2	POWER GRID	D	"Fixing of CC ring, Spacer and attend shut down nature work & RECTIFICATION OF SHUTDOWN NATURE DEFECTS"	04-Sep-2025	08:00	05-Sep-2025	18:00		PLANNED	Approved	04-Sep-25	08:00	05-Sep-25	18:00	
248	RQ232941	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-1	POWER GRID	D	"Fixing of CC ring, Spacer and attend shut down nature work by Fatehpur & Attending shutdown nature defects "	01-Sep-2025	08:00	03-Sep-2025	18:00		PLANNED	Approved	01-Sep-25	08:00	03-Sep-25	18:00	

249	RQ232948	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-2	POWER GRID	D	NON - AUTO MODE required for OPGW installation works under Communication System Schemes in 19th NCT (Package OPGW 02).	01-Sep-2025	07:00	30-Sep-2025	19:00		PLANNED	Approved	01-Sep-25	07:00	30-Sep-25	19:00	One ckt at a time.04 days simultaneous non auto will be required.
250	RQ232947	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-1	POWER GRID	D	NON - AUTO MODE required for OPGW installation works under Communication System Schemes in 19th NCT (Package OPGW 02).	01-Sep-2025	07:00	30-Sep-2025	19:00		PLANNED	Approved	01-Sep-25	07:00	30-Sep-25	19:00	One ckt at a time.04 days simultaneous non auto will be required.
251	RQ231795	OCC_234	apl_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-2	BKTL	D	Compliance of COE(Protection) Observation	25-Sep-2025	16:00	27-Sep-2025	23:59	Compliance of COE(Protection) Observation	PLANNED	Approved	25-Sep-25	17:00	27-Sep-25	23:59	To be availed from 17:00hrs
252	RQ231792	OCC_234	apl_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-1	BKTL	D	Compliance of COE(Protection) Observation	22-Sep-2025	16:00	24-Sep-2025	23:59	Compliance of COE(Protection) Observation	PLANNED	Approved	22-Sep-25	17:00	24-Sep-25	23:59	To be availed from 17:00hrs
253	RQ232705	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-1		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	25-Sep-2025	09:00	28-Sep-2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Approved	25-Sep-25	09:00	28-Sep-25	18:00	May be clubbed with line diversion work.
254	RQ232706	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-2		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	21-Sep-2025	09:00	24-Sep-2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Approved	21-Sep-25	09:00	24-Sep-25	18:00	To be availed with healthy SPS Settings, implemented load shedding scheme in Rajasthan.
255	RQ232673	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2		D	764 kV Bhadla2 - Sikar 2 2nd TL Stringing works- Non Auto	20-Sep-2025	08:00	29-Sep-2025	18:00	Non Auto Mode	PLANNED	Approved	20-Sep-25	17:00	29-Sep-25	23:00	To be availed from 17:00hrs
256	RQ232458	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2		D	Attending COE Protection Observations, AMP of Line Equipment	19-Sep-2025	16:00	20-Sep-2025	23:00		PLANNED	Approved	19-Sep-25	17:00	20-Sep-25	23:00	To be availed from 17:00hrs
257	RQ232457	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1		D	Attending COE Protection Observations, AMP of Line Equipment	17-Sep-2025	16:00	18-Sep-2025	23:00		PLANNED	Approved	17-Sep-25	17:00	18-Sep-25	23:00	To be availed from 17:00hrs
258	RQ232479	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2		D	For attending S/D nature defects by Bassi & Jaipur (S)	16-Sep-2025	08:00	18-Sep-2025	18:00	DEFECT RECTIFICATION WORK	PLANNED	Approved	16-Sep-25	17:00	18-Sep-25	23:00	ATC Curtailment of 450 MW in NR Import.

259	RQ232456	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBTU) CKT-4		D	For attending shutdown nature line defects ,Attending COE Protection Observations, AMP of Line Equipment By Bhadla 2 and Attending COE Protection Observations, AMP of Line Equipment by fatehgarh 2	15-Sep-2025	16:00	16-Sep-2025	23:00	Non auto mode required of other parallel circuit -765 KV BHADLA_2 (PG)-FATEHGARH_II (PG) (PBTU) CKT-3	PLANNED	Approved	15-Sep-25	17:00	16-Sep-25	23:00	To be availed from 17:00hrs
260	RQ232556	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-MOGA (PG) CKT-1		D	Installation of Pilots on C-type towers and Rectification of Shutdown nature defects	15-Sep-2025	15:00	19-Sep-2025	23:00	Non-Auto mode of 765 KV BIKANER-MOGA (PG) CKT-2	PLANNED	Approved	15-Sep-25	17:00	19-Sep-25	23:00	To be availed from 17:00hrs
261	RQ232707	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	15-Sep-2025	09:00	18-Sep-2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Approved	15-Sep-25	17:00	18-Sep-25	23:00	ATC Curtailment of 450 MW in NR Import.
262	RQ232701	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-MEERUT(PG) (PG) CKT-1		D	Rectification of S/D Defects	15-Sep-2025	08:00	15-Sep-2025	18:00	SHUTDOWN	PLANNED	Approved	28-Sep-25	08:00	28-Sep-25	18:00	Will be reviewed on D-5 Basis/Conditionally approved
263	RQ232455	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBTU) CKT-3		D	For attending shutdown nature line defects & Attending COE Protection Observations, AMP of Line Equipment and by Bhadla 2 & Attending COE Protection Observations, AMP of Line Equipment	13-Sep-2025	16:00	14-Sep-2025	23:00	Non auto mode required of other parallel circuit -765 KV BHADLA_2 (PG)-FATEHGARH_II (PG) (PBTU) CKT-4	PLANNED	Approved	13-Sep-25	17:00	14-Sep-25	23:00	To be availed from 17:00hrs
264	RQ232614	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2		C	Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL	13-Sep-2025	08:00	15-Sep-2025	20:00	Over Head Power Line crossing work	PLANNED	Approved	13-Sep-25	17:00	15-Sep-25	23:00	To be availed from 17:00hrs
265	RQ232454	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTU) CKT-2		D	For attending shutdown nature line defects & Attending COE Protection Observations, AMP of Line Equipment by Bhadla 2 & Attending COE Protection Observations, AMP of Line Equipment by Fatehgarh 2	11-Sep-2025	16:00	12-Sep-2025	23:00	Non auto mode required of other parallel circuit -765 KV BHADLA_2 (PG)-FATEHGARH_II (PG) (PFTU) CKT-1	PLANNED	Approved	11-Sep-25	17:00	12-Sep-25	23:00	To be availed from 17:00hrs

266	RQ232453	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (PFTL) CKT-1		D	For attending shutdown nature line defects & Attending COE Protection Observations, AMP of Line Equipment by Bhadla 2 & Attending COE Protection Observations, AMP of Line Equipment by Fatehgarh 2	09-Sep-2025	16:00	10-Sep-2025	23:00	Non auto mode required of other parallel circuit - 765 KV BHADLA_2 (PG)- FATEHGARH_II (PG) (PFTL) CKT-2	PLANNED	Approved	09-Sep-25	17:00	10-Sep-25	23:00	To be availed from 17:00hrs
267	RQ232452	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-2		D	Rectification of Shutdown nature defects by Bikaner & Attending COE Protection Observations, AMP of Line Equipment by Bhadla 2	07-Sep-2025	16:00	08-Sep-2025	23:00	Non-Auto mode of 765 KV BIKANER-BHADLA_2 (PG) CKT-1	PLANNED	Approved	07-Sep-25	17:00	08-Sep-25	23:00	To be availed from 17:00hrs
268	RQ232451	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER-BHADLA_2 (PG) CKT-1		D	Rectification of Shutdown nature defects by Bikaner & Attending COE Protection Observations, AMP of Line Equipment by Bhadla 2	05-Sep-2025	15:00	06-Sep-2025	23:00	Non-Auto mode of 765 KV BIKANER-BHADLA_2 (PG) CKT-2	PLANNED	Approved	05-Sep-25	17:00	06-Sep-25	23:00	To be availed from 17:00hrs
269	RQ232450	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2		D	Rectification of Shutdown nature defects by Bikaner & Attending COE Protection Observations, AMP of Line Equipment by Bhadla 2	03-Sep-2025	16:00	04-Sep-2025	23:00	Non-Auto mode of 765 KV AJMER-BHADLA_2 (PG) CKT-1	PLANNED	Approved	03-Sep-25	16:00	04-Sep-25	23:00	ATC Curtailment of 500MW in NR Export
270	RQ232708	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)- GWALIOR(PG) (PG) CKT-1		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	03-Sep-2025	09:00	05-Sep-2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Approved	03-Sep-25	17:00	05-Sep-25	23:00	ATC Curtailment of 450 MW in NR Import.
271	RQ232703	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1		D	SHUTDOWN FOR STRINGING WORK OF 765 KV BHADLA-2 SIKAR-2 2ND LINE	03-Sep-2025	08:00	04-Sep-2025	19:00	SHUTDOWN	PLANNED	Approved					To be clubbed with Rectification outage
272	RQ232704	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-2		D	SHUTDOWN FOR STRINGING WORK OF 765 KV BHADLA-2 SIKAR-2 2ND LINE	03-Sep-2025	08:00	04-Sep-2025	19:00	SHUTDOWN	PLANNED	Approved					To be clubbed with Rectification outage
273	RQ232448	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-BHIWANI (PG) CKT-1		D	Rectification of Shut down Defects	02-Sep-2025	08:00	02-Sep-2025	18:00		PLANNED	Approved	02-Sep-25	17:00	02-Sep-25	23:00	To be availed from 17:00hrs

274	RQ232449	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AJMER-BHADLA_2 (PG) CKT-1		D	Rectification of Shutdown nature defects by Bikaner & Attending COE Protection Observations, AMP of Line Equipment by Bhadla 2	01-Sep-2025	16:00	02-Sep-2025	23:00	Non-Auto mode of 765 KV AJMER-BHADLA_2 (PG) CKT-2	PLANNED	Approved	01-Sep-25	16:00	02-Sep-25	23:00	ATC Curtailment of 500MW in NR Export
275	RQ232555	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-2		D	Rectification of Shutdown nature defects	01-Sep-2025	15:00	04-Sep-2025	23:00	Non-Auto mode of 765 KV BHADLA-BIKANER (PG) CKT-1	PLANNED	Approved	01-Sep-25	15:00	04-Sep-25	23:00	ATC Curtailment of 200 MW in NR export
276	RQ232633	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1		D	For OPGW installation works under 'OPGW-01' Package	01-Sep-2025	08:00	30-Sep-2025	18:00	Non-Auto required for OPGW installation works	PLANNED	Approved	01-Sep-25	08:00	30-Sep-25	18:00	Simultaneous A/R of D/C to be avoided, one ckt at a time to be availed
277	RQ232634	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2		D	For OPGW installation works under 'OPGW-01' Package and to create repeater of Dausa-Beawar at Phagi, RVPNL	01-Sep-2025	08:00	30-Sep-2025	18:00	Non-Auto required for OPGW installation works	PLANNED	Approved	01-Sep-25	08:00	30-Sep-25	18:00	Simultaneous A/R of D/C to be avoided, one ckt at a time to be availed
278	RQ233103	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV HAPUR(UP)-GHATAMPUR_TP S(UP) (GTL) CKT-1	GTL	D	For Stringing work(Overhead Crossing) of 765 kV D/C Neemrana Bareilly Transmission line	22-Sep-2025	07:00	24-Sep-2025	19:00		PLANNED	Approved	22-Sep-25	07:00	24-Sep-25	19:00	
279	RQ231869	OCC_234	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV HAPUR(UP)-RAMPUR_PRSTL (UP) (GTL) CKT-1	GTL	D	PMU wiring/ AMP works	04-Sep-2025	09:00	04-Sep-2025	13:00		PLANNED	Approved	04-Sep-25	09:00	04-Sep-25	13:00	
280	RQ231855	OCC_234	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV OBRA_C_TPS-UNNAO (UP) CKT-1	UPPTCL	D	S/D OF 765KV OBRA C-UNNAO LINE FOR THE WORK OF 1- Attending of oil leakage from 765kV Bushing turret of R phase Line	20-Sep-2025	08:00	20-Sep-2025	17:00		PLANNED	Approved	20-Sep-25	08:00	20-Sep-25	17:00	
281	RQ231830	OCC_234	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-2	UPPTCL	D	* For Tightening of Jumper Cone and CC Ring Bolts Fixing of Spacer Clamp Cap.	12-Sep-2025	08:00	13-Sep-2025	18:00		PLANNED	Approved	12-Sep-25	08:00	13-Sep-25	18:00	
282	RQ231829	OCC_234	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-1	UPPTCL	D	* For Tightening of Jumper Cone Bolts and CC Ring Bolts Fixing of Spacer Clamp Cap.	10-Sep-2025	08:00	11-Sep-2025	18:00		PLANNED	Approved	10-Sep-25	08:00	11-Sep-25	18:00	
283	RQ232746	OCC_234	cpcc3_sd	BUS	765 KV BAREILLY_2(PG) - BUS 2	POWER GRID	D	"For construction work of 765kV BareillyNeemrana Bays at 765kV Bareilly substation to prevent induction."	26-Sep-2025	09:00	26-Sep-2025	18:30		PLANNED	Approved	26-Sep-25	09:00	26-Sep-25	18:30	

284	RQ232745	OCC_234	cpcc3_sd	BUS	765 KV BAREILLY_2(PG) - BUS 2	POWER GRID	D	"For construction work of 765kV BareillyNeemrana Bays at 765kV Bareilly substation to prevent induction."	25-Sep-2025	09:00	25-Sep-2025	17:00		PLANNED	Approved	25-Sep-25	09:00	25-Sep-25	17:00	
285	RQ232743	OCC_234	cpcc3_sd	BUS	765 KV BAREILLY_2(PG) - BUS 1	POWER GRID	D	"For construction work of 765kV BareillyNeemrana Bays at 765kV Bareilly substation to prevent induction."	16-Sep-2025	09:00	16-Sep-2025	17:30		PLANNED	Approved	16-Sep-25	09:00	16-Sep-25	17:30	
286	RQ232742	OCC_234	cpcc3_sd	BUS	765 KV BAREILLY_2(PG) - BUS 1	POWER GRID	D	"For construction work of 765kV BareillyNeemrana Bays at 765kV Bareilly substation to prevent induction."	15-Sep-2025	09:00	15-Sep-2025	17:30		PLANNED	Approved	15-Sep-25	09:00	15-Sep-25	17:30	
287	RQ232181	OCC_234	cpcc1_sd	BUS	765KV BUS 2 AT BHIWANI(PG)		D	Inter conection Work For Extension construction work of 765kV ICT-4.	25-Sep-2025	09:00	25-Sep-2025	18:00		PLANNED	Approved	25-Sep-25	09:00	25-Sep-25	18:00	
288	RQ232180	OCC_234	cpcc1_sd	BUS	765KV BUS 1 AT BHIWANI(PG)		D	Inter conection Work For Extension construction work of 765kV ICT-4.	23-Sep-2025	09:00	23-Sep-2025	18:00		PLANNED	Approved	23-Sep-25	09:00	23-Sep-25	18:00	
289	RQ232158	OCC_234	cpcc1_sd	BUS	765 KV FATEHGARH_II(P G) - BUS 2		D	AMP WORK & compliance of COE observation/IOM	22-Sep-2025	17:00	23-Sep-2025	23:00		PLANNED	Approved	22-Sep-25	17:00	23-Sep-25	23:00	
290	RQ232157	OCC_234	cpcc1_sd	BUS	765 KV FATEHGARH_II(P G) - BUS 1		D	AMP WORK & compliance of COE observation/IOM	16-Sep-2025	17:00	17-Sep-2025	23:00		PLANNED	Approved	16-Sep-25	17:00	17-Sep-25	23:00	
291	RQ232135	OCC_234	cpcc1_sd	BUS	765 KV BHADLA(PG) - BUS 2		D	AMP WORK & compliance of COE observation/IOM	10-Sep-2025	16:00	10-Sep-2025	23:00		PLANNED	Approved	10-Sep-25	16:00	10-Sep-25	23:00	
292	RQ232134	OCC_234	cpcc1_sd	BUS	765 KV BHADLA(PG) - BUS 1		D	AMP WORK & compliance of COE observation/IOM	09-Sep-2025	16:00	09-Sep-2025	23:00		PLANNED	Approved	09-Sep-25	16:00	09-Sep-25	23:00	
293	RQ232121	OCC_234	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 2		D	Bay Extension, LBB Testing	06-Sep-2025	16:00	10-Sep-2025	23:00		PLANNED	Approved	06-Sep-25	16:00	10-Sep-25	23:00	
294	RQ232149	OCC_234	cpcc1_sd	BUS	765 KV KHETRI (PG) - BUS 1		D	FOR PUNCH POINT WORK IN BAY EXTENSION WORK UNDER PNTL	05-Sep-2025	09:00	06-Sep-2025	18:00		PLANNED	Approved	05-Sep-25	16:00	06-Sep-25	23:00	
295	RQ232830	OCC_234	cpcc2_sd	BUS	765KV BUS 2 AT MOGA(PG)		D	For AMP and attending Hotspots	04-Sep-2025	08:00	05-Sep-2025	18:00	Kindly approve.	PLANNED	Approved	04-Sep-25	16:00	05-Sep-25	23:00	
296	RQ232175	OCC_234	cpcc1_sd	BUS	765KV BUS 2 AT CHITTORGARH(P G)		D	For amp work	04-Sep-2025	08:00	04-Sep-2025	18:00		PLANNED	Approved	04-Sep-25	15:00	04-Sep-25	23:00	
297	RQ232150	OCC_234	cpcc1_sd	BUS	765 KV KHETRI (PG) - BUS 2		D	FOR PUNCH POINT WORK IN BAY EXTENSION WORK UNDER PNTL	03-Sep-2025	09:00	04-Sep-2025	18:00		PLANNED	Approved	03-Sep-25	16:00	04-Sep-25	23:00	
298	RQ232174	OCC_234	cpcc1_sd	BUS	765KV BUS 1 AT CHITTORGARH(P G)		D	For amp work	03-Sep-2025	08:00	03-Sep-2025	18:00		PLANNED	Approved	03-Sep-25	16:00	03-Sep-25	23:00	
299	RQ232829	OCC_234	cpcc2_sd	BUS	765KV BUS 1 AT MOGA(PG)		D	For AMP and attending Hotspots	02-Sep-2025	08:00	03-Sep-2025	18:00	Kindly approve.	PLANNED	Approved	02-Sep-25	16:00	03-Sep-25	23:00	
300	RQ232120	OCC_234	cpcc1_sd	BUS	765 KV BHADLA_2 (PG) - BUS 1		D	Bay Extension, LBB Testing	01-Sep-2025	16:00	05-Sep-2025	23:00		PLANNED	Approved	01-Sep-25	16:00	05-Sep-25	23:00	

301	RQ232179	OCC_234	cpcc1_sd	BUS	765 KV SIKAR_2(PSTL) - BUS 1		D	PB3TL Construction Work For Integration of 713 & 716 Bays under REZ Ph-III Part B1	01-Sep-2025	09:00	15-Sep-2025	18:00		PLANNED	Approved	01-Sep-25	16:00	15-Sep-25	23:00	
302	RQ232146	OCC_234	cpcc1_sd	BUS	765 KV KHETRI (PG) - BUS 2		C	Bay Extension, Equipment erection and Stringing work under PSKTL	01-Sep-2025	08:00	15-Sep-2025	18:00	Bay Equipment erection and Stringing work	PLANNED	Approved	01-Sep-25	16:00	15-Sep-25	23:00	
303	RQ231890	OCC_234	stuup_sd	BUS	765 KV GR.NOIDA_2(UPC) - BUS 2	UPPTCL	C	Annual Maintenance & Testing	19-Sep-2025	08:00	19-Sep-2025	18:00		PLANNED	Approved	19-Sep-25	08:00	19-Sep-25	18:00	
304	RQ231889	OCC_234	stuup_sd	BUS	765KV BUS 2 AT HAPUR(UP)	UPPTCL	C	Annual Maintenance & Testing	10-Sep-2025	08:00	10-Sep-2025	18:00		PLANNED	Approved	10-Sep-25	08:00	10-Sep-25	18:00	
305	RQ232236	OCC_234	cpcc1_sd	BR/BSR/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV BHADLA(PG)	POWER GRID	D	For AMP Work	26-Sep-2025	16:00	26-Sep-2025	23:00		PLANNED	Approved	26-Sep-25	16:00	26-Sep-25	23:00	
306	RQ232438	OCC_234	cpcc3_sd	BR/BSR/MSR	330 MVAR BUS REACTOR NO 2 AT 765KV ALIGARH(PG)	POWER GRID	D	Checking healthiness of Conservator Aircell in R&B Phase and rectification works.	25-Sep-2025	08:00	25-Sep-2025	18:00		PLANNED	Approved	25-Sep-25	08:00	25-Sep-25	18:00	
307	RQ232437	OCC_234	cpcc3_sd	BR/BSR/MSR	330 MVAR BUS REACTOR NO 1 AT 765KV ALIGARH(PG)	POWER GRID	D	For rectification oil leakage/ Replacement of Radiator in Bus Reactor-1 R-phase unit	23-Sep-2025	08:00	23-Sep-2025	18:00		PLANNED	Approved	23-Sep-25	08:00	23-Sep-25	18:00	
308	RQ232443	OCC_234	cpcc3_sd	BR/BSR/MSR	330 MVAR BUS REACTOR NO 2 AT 765KV ALIGARH(PG)	POWER GRID	D	CSD Fine Tuning of Bays 811 & 812	20-Sep-2025	13:00	20-Sep-2025	16:00		PLANNED	Approved	20-Sep-25	13:00	20-Sep-25	16:00	
309	RQ232442	OCC_234	cpcc3_sd	BR/BSR/MSR	330 MVAR BUS REACTOR NO 1 AT 765KV ALIGARH(PG)	POWER GRID	D	CSD Fine Tuning of Bays 808 & 809	20-Sep-2025	09:00	20-Sep-2025	12:00		PLANNED	Approved	20-Sep-25	09:00	20-Sep-25	12:00	
310	RQ232248	OCC_234	cpcc1_sd	BR/BSR/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)	POWER GRID	D	For AMP Work	17-Sep-2025	08:00	18-Sep-2025	18:00		PLANNED	Approved	17-Sep-25	08:00	18-Sep-25	18:00	
311	RQ232256	OCC_234	cpcc1_sd	BR/BSR/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV CHITTORGARH(PG)	POWER GRID	D	For amp work and spare switching	10-Sep-2025	08:00	10-Sep-2025	18:00		PLANNED	Approved	10-Sep-25	08:00	10-Sep-25	18:00	
312	RQ232425	OCC_234	cpcc3_sd	BR/BSR/MSR	240 MVAR BUS REACTOR NO 2 AT 765KV AGRA(PG)	POWER GRID	D	AMP: C&TANDELTA, CCL, BODY PROTECTION, IR OF SURGE ARRESTER AND OTHER TEST AS PER PREVENTIVE MAINTENANCE FORMAT & SCEDULE.	08-Sep-2025	08:00	08-Sep-2025	18:00		PLANNED	Approved	08-Sep-25	08:00	08-Sep-25	18:00	
313	RQ232252	OCC_234	cpcc1_sd	BR/BSR/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	For AMP Work	05-Sep-2025	15:00	06-Sep-2025	23:00		PLANNED	Approved	05-Sep-25	15:00	06-Sep-25	23:00	

314	RQ232423	OCC_234	cpcc3_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV AGRA(PG)	POWER GRID	D	AMP: C&TANDELTA, CCL, BODY PROTECTION, IR OF SURGE ARRESTER AND OTHER TEST AS PER PREVENTIVE MAINTENANCE FORMAT & SCHEDULE.	04-Sep-2025	08:00	04-Sep-2025	18:00		PLANNED	Approved	04-Sep-25	08:00	04-Sep-25	18:00	
315	RQ232240	OCC_234	cpcc1_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV BHADLA 2 (PG)	POWER GRID	D	CSD Fine Tuning, AMP	03-Sep-2025	16:00	04-Sep-2025	23:00		PLANNED	Approved	03-Sep-25	16:00	04-Sep-25	23:00	
316	RQ232250	OCC_234	cpcc1_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG)	POWER GRID	D	For AMP Work	03-Sep-2025	15:00	04-Sep-2025	23:00		PLANNED	Approved	03-Sep-25	15:00	04-Sep-25	23:00	
317	RQ232258	OCC_234	cpcc1_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV MEERUT(PG)	POWER GRID	D	For AMP Work	02-Sep-2025	08:00	02-Sep-2025	18:00		PLANNED	Approved	02-Sep-25	08:00	02-Sep-25	18:00	
318	RQ232239	OCC_234	cpcc1_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV BHADLA 2 (PG)	POWER GRID	D	CSD Fine Tuning, AMP	01-Sep-2025	16:00	02-Sep-2025	23:00		PLANNED	Approved	01-Sep-25	16:00	02-Sep-25	23:00	
319	RQ232253	OCC_234	cpcc1_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV JHATIKARA(PG)	POWER GRID	C	Shifting of Bus Reactor	01-Sep-2025	08:00	30-Sep-2025	18:00		PLANNED	Approved	01-Sep-25	08:00	30-Sep-25	18:00	
320	RQ232249	OCC_234	cpcc1_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV PHAGI(RS)	PAPTL	D	For AMP Work	21-Sep-2025	08:00	22-Sep-2025	18:00		PLANNED	Approved	21-Sep-25	08:00	22-Sep-25	18:00	
321	RQ232245	OCC_234	cpcc1_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 2 AT 765 KV KHETRI (PKTSL)	PKTSL	C	For internal inspection due to DGA violation	15-Sep-2025	08:00	18-Sep-2025	18:00		PLANNED	Approved	15-Sep-25	08:00	18-Sep-25	18:00	
322	RQ232246	OCC_234	cpcc1_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV KHETRI (PKTSL)	PKTSL	C	For internal inspection due to DGA violation	09-Sep-2025	08:00	13-Sep-2025	18:00		PLANNED	Approved	09-Sep-25	08:00	13-Sep-25	18:00	
323	RQ231875	OCC_234	stuup_sd	BR/BSR/MSR/MSR	189 MVAR BUS REACTOR NO 1 AT 765KV UNNAO(UP)	UPPTCL	C	* SHUT DOWN OF 3X63MVAR BUS REACTOR FOR THE WORK OF- 1- Replacement of gasket and O ring of main tank of 63MVAR R Phase bus	01-Sep-2025	09:00	10-Sep-2025	17:00		PLANNED	Approved	01-Sep-25	09:00	10-Sep-25	17:00	
324	RQ232213	OCC_234	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PG) CKT-2 @JHATIKARA(PG)	POWER GRID	D	For AMP Work	27-Sep-2025	08:00	27-Sep-2025	18:00		PLANNED	Approved	27-Sep-25	08:00	27-Sep-25	18:00	May be availed along with Line outage/AMP.

325	RQ232209	OCC_234	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-2 @BHADLA(PG)	POWER GRID	D	AMP, Spare Switching	25-Sep-2025	16:00	25-Sep-2025	23:00		PLANNED	Approved	25-Sep-25	16:00	25-Sep-25	23:00	May be availed along with Line outage/AMP.
326	RQ232210	OCC_234	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-1 @BHADLA(PG)	POWER GRID	D	AMP, Spare Switching	24-Sep-2025	16:00	24-Sep-2025	23:00		PLANNED	Approved	24-Sep-25	16:00	24-Sep-25	23:00	May be availed along with Line outage/AMP.
327	RQ232867	OCC_234	cpcc3_sd	LINE REACTOR	330 MVAR NON-SWITCHABLE LR ON KANPUR_GIS-ALIGARH (PG) CKT-1 @ALIGARH(PG)	POWER GRID	D	CSD Fine Tuning of Bay 807R	20-Sep-2025	16:00	20-Sep-2025	18:00		PLANNED	Approved	20-Sep-25	16:00	20-Sep-25	18:00	May be availed along with Line outage/AMP.
328	RQ232231	OCC_234	cpcc1_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON 765 KV KOTESHWAR-MEERUT (PG) CKT-1 @MEERUT(PG)	POWER GRID	D	Bay Extension Work	18-Sep-2025	08:00	18-Sep-2025	18:00		PLANNED	Approved	18-Sep-25	08:00	18-Sep-25	18:00	May be availed along with Line outage/AMP.
329	RQ232227	OCC_234	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1 @FATEHGARH_III(PG)	POWER GRID	D	For AMP Work	17-Sep-2025	17:00	17-Sep-2025	23:00		PLANNED	Approved	17-Sep-25	17:00	17-Sep-25	23:00	May be availed along with Line outage/AMP.
330	RQ232228	OCC_234	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 @FATEHGARH_III(PG)	POWER GRID	D	For AMP Work	15-Sep-2025	17:00	15-Sep-2025	23:00		PLANNED	Approved	15-Sep-25	17:00	15-Sep-25	23:00	May be availed along with Line outage/AMP.
331	RQ232204	OCC_234	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2 @BHADLA_2 (PG)	POWER GRID	D	AMP, Spare Switching	15-Sep-2025	16:00	16-Sep-2025	23:00		PLANNED	Approved	15-Sep-25	16:00	16-Sep-25	23:00	May be availed along with Line outage/AMP.
332	RQ232201	OCC_234	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 @PHAGI(RS)	POWER GRID	D	For AMP Work	15-Sep-2025	08:00	15-Sep-2025	18:00		PLANNED	Approved	15-Sep-25	08:00	15-Sep-25	18:00	May be availed along with Line outage/AMP.

333	RQ232203	OCC_234	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1 @BHADLA_2 (PG)	POWER GRID	D	AMP, Spare Switching	13-Sep-2025	16:00	14-Sep-2025	23:00		PLANNED	Approved	13-Sep-25	16:00	14-Sep-25	23:00	May be availed along with Line outage/AMP.
334	RQ232205	OCC_234	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-2 @BHADLA_2 (PG)	POWER GRID	D	AMP, Spare Switching	07-Sep-2025	16:00	08-Sep-2025	23:00		PLANNED	Approved	07-Sep-25	16:00	08-Sep-25	23:00	May be availed along with Line outage/AMP.
335	RQ232206	OCC_234	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BIKANER-BHADLA_2 (PG) CKT-1 @BHADLA_2 (PG)	POWER GRID	D	AMP, Spare Switching	05-Sep-2025	16:00	06-Sep-2025	23:00		PLANNED	Approved	05-Sep-25	16:00	06-Sep-25	23:00	May be availed along with Line outage/AMP.
336	RQ232208	OCC_234	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-1 @BHADLA_2 (PG)	POWER GRID	D	AMP, Spare Switching	03-Sep-2025	16:00	04-Sep-2025	23:00		PLANNED	Approved	03-Sep-25	16:00	04-Sep-25	23:00	May be availed along with Line outage/AMP.
337	RQ232200	OCC_234	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 @PHAGI(RS)	POWER GRID	D	For AMP Work	03-Sep-2025	08:00	03-Sep-2025	18:00		PLANNED	Approved	03-Sep-25	08:00	03-Sep-25	18:00	May be availed along with Line outage/AMP.
338	RQ232202	OCC_234	cpcc1_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON MEERUT-BHIWANI (PG) CKT-1 @BHIWANI(PG)	POWER GRID	C	LILO of 765kv Meerut-Bhiwani TL at Narela GIS substation	02-Sep-2025	08:00	04-Sep-2025	18:00	Shutdown along with line	PLANNED	Approved	02-Sep-25	08:00	04-Sep-25	18:00	May be availed along with Line outage/AMP.
339	RQ232207	OCC_234	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV AJMER-BHADLA_2 (PG) CKT-2 @BHADLA_2 (PG)	POWER GRID	D	AMP, Spare Switching	01-Sep-2025	16:00	02-Sep-2025	23:00		PLANNED	Approved	01-Sep-25	16:00	02-Sep-25	23:00	May be availed along with Line outage/AMP.
340	RQ232230	OCC_234	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 @FATEHGARH_III(PG)	PFTL	D	For AMP Work	26-Sep-2025	17:00	26-Sep-2025	23:00		PLANNED	Approved	26-Sep-25	17:00	26-Sep-25	23:00	May be availed along with Line outage/AMP.

341	RQ232229	OCC_234	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1 @FATEHGARH_II(PG)	PFTL	D	For AMP Work	18-Sep-2025	17:00	18-Sep-2025	23:00		PLANNED	Approved	18-Sep-25	17:00	18-Sep-25	23:00	May be availed along with Line outage/AMP.
342	RQ232212	OCC_234	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1 @JHATIKARA(PG)	PKTSL	D	For AMP Work	26-Sep-2025	08:00	26-Sep-2025	18:00		PLANNED	Approved	26-Sep-25	08:00	26-Sep-25	18:00	May be availed along with Line outage/AMP.
343	RQ231802	OCC_234	apl_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-2 @BIKANER(PG)	BKTL	D	Compliance of COE(Protection) Observation	25-Sep-2025	16:00	27-Sep-2025	23:59	Compliance of COE(Protection) Observation	PLANNED	Approved	25-Sep-25	16:00	27-Sep-25	23:59	May be availed along with Line outage/AMP.
344	RQ231804	OCC_234	apl_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-2 @KHETRI (PKTSL)	BKTL	D	Compliance of COE(Protection) Observation	25-Sep-2025	16:00	27-Sep-2025	23:59	Compliance of COE(Protection) Observation	PLANNED	Approved	25-Sep-25	16:00	27-Sep-25	23:59	May be availed along with Line outage/AMP.
345	RQ231803	OCC_234	apl_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-1 @KHETRI (PKTSL)	BKTL	D	Compliance of COE(Protection) Observation	22-Sep-2025	16:00	24-Sep-2025	23:59	Compliance of COE(Protection) Observation	PLANNED	Approved	22-Sep-25	16:00	24-Sep-25	23:59	May be availed along with Line outage/AMP.
346	RQ231798	OCC_234	apl_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-1 @BIKANER(PG)	BKTL	D	Compliance of COE(Protection) Observation	22-Sep-2025	16:00	24-Sep-2025	23:59	Compliance of COE(Protection) Observation	PLANNED	Approved	22-Sep-25	16:00	24-Sep-25	23:59	May be availed along with Line outage/AMP.
347	RQ232233	OCC_234	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-2 @SIKAR_2(PSTL)	PASTL	D	For Spare Reactor Switching with 765KV Aligarh Ckt-1 Line Reactor to verify the Ladder Logic	03-Sep-2025	08:00	04-Sep-2025	18:00		PLANNED	Approved	03-Sep-25	08:00	04-Sep-25	18:00	May be availed along with Line outage/AMP.
348	RQ232234	OCC_234	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-1 @SIKAR_2(PSTL)	PASTL	D	For Spare Reactor Switching with 765KV Aligarh Ckt-1 Line Reactor to verify the Ladder Logic	01-Sep-2025	08:00	02-Sep-2025	18:00		PLANNED	Approved	01-Sep-25	08:00	02-Sep-25	18:00	May be availed along with Line outage/AMP.
349	RQ232780	OCC_234	cpcc2_sd	BAY	704 MAIN BAY - 765 KV BIKANER-MOGA (PG) CKT-2 (POWERGRID) AT MOGA		D	AMP WORK	30-Sep-2025	09:00	30-Sep-2025	18:00	Kindly approve.	PLANNED	Approved	30-Sep-25	09:00	30-Sep-25	18:00	

350	RQ232779	OCC_234	cpcc2_sd	BAY	701 MAIN BAY - 765 KV BIKANER-MOGA (PG) CKT-1 (POWERGRID) AT MOGA		D	AMP WORK	29-Sep-2025	09:00	29-Sep-2025	18:00	Kindly approve.	PLANNED	Approved	29-Sep-25	09:00	29-Sep-25	18:00	
351	RQ232378	OCC_234	cpcc1_sd	BAY	719 MAIN BAY - 765 KV KHETRI (PKTSL)- NARELA(PNTL) (PNTL) CKT-2 (PNTL) AT 765 KV KHETRI (PKTSL)	PNTL	D	FOR PUNCHPOINT RECTIFICATION WORK	27-Sep-2025	08:00	28-Sep-2025	18:00		PLANNED	Approved	27-Sep-25	08:00	28-Sep-25	18:00	
352	RQ232384	OCC_234	cpcc1_sd	BAY	720 TIE BAY - 765 KV KHETRI (PKTSL)- NARELA(PNTL) (PNTL) CKT-2 (PNTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (PNTL)	PNTL	D	FOR PUNCHPOINT RECTIFICATION WORK	25-Sep-2025	08:00	26-Sep-2025	18:00		PLANNED	Approved	25-Sep-25	08:00	26-Sep-25	18:00	
353	RQ232346	OCC_234	cpcc1_sd	BAY	717 TIE BAY - 765 KV KHETRI (PKTSL)- NARELA(PNTL) (PNTL) CKT-1 (PNTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (PNTL)	PNTL	C	765 KV D/C Sikar II - Khetri Transmission Line Bay Extension Equipment Erection and Stringing work	01-Sep-2025	08:00	15-Sep-2025	18:00	The shutdown shall be required on continous basis for bay equipment ersion and stringing work	PLANNED	Approved	01-Sep-25	08:00	15-Sep-25	18:00	
354	RQ232345	OCC_234	cpcc1_sd	BAY	720 TIE BAY - 765 KV KHETRI (PKTSL)- NARELA(PNTL) (PNTL) CKT-2 (PNTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (PNTL)	PNTL	C	765 KV D/C Sikar II - Khetri Transmission Line Bay Extension Equipment Erection and Stringing work	01-Sep-2025	08:00	15-Sep-2025	18:00	The shutdown shall be required on continous basis for bay equipment ersion and stringing work	PLANNED	Approved	01-Sep-25	08:00	15-Sep-25	18:00	
355	RQ232380	OCC_234	cpcc1_sd	BAY	717 TIE BAY - 765KV JHATIKARA-ALIGARH (PG) CKT-1 AND 765/400KV 1500 MVA ICT 4 AT JHATIKARA(PG)	POWER GRID	D	FOR PUNCHPOINT RECTIFICATION WORK	27-Sep-2025	08:00	28-Sep-2025	18:00		PLANNED	Approved	27-Sep-25	08:00	28-Sep-25	18:00	
356	RQ232404	OCC_234	cpcc1_sd	BAY	70252A MAIN BAY - 765 KV PHAGI(RS)- BHIWANI(PG) (PG) CKT-1 AT PHAGI(RS)	POWER GRID	D	CB pending Amp(CRM,DCRM,DE W POINT,COIL CURRENT) work to be carried out	24-Sep-2025	08:00	24-Sep-2025	18:00		PLANNED	Approved	24-Sep-25	08:00	24-Sep-25	18:00	
357	RQ232397	OCC_234	cpcc3_sd	BAY	711 TIE BAY - 765 KV AGRA- FATEHPUR (PG) CKT-2 AND FUTURE AT AGRA(PG)	POWER GRID	C	Mechanical Overhauling of CB.	22-Sep-2025	08:00	24-Sep-2025	18:00		PLANNED	Approved	22-Sep-25	08:00	24-Sep-25	18:00	

358	RQ232358	OCC_234	cpcc1_sd	BAY	717 TIE BAY - 765KV JHATIKARA-ALIGARH (PG) CKT-1 AND 765/400KV 1500 MVA ICT 4 AT JHATIKARA(PG)	POWER GRID	D	For AMP Work	19-Sep-2025	08:00	22-Sep-2025	18:00		PLANNED	Approved	19-Sep-25	08:00	22-Sep-25	18:00	
359	RQ232342	OCC_234	cpcc1_sd	BAY	717 TIE BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 AND 240 MVAR BUS REACTOR NO 2 AT 765KV BHIWANI(PG)	POWER GRID	D	For AMP Work	18-Sep-2025	08:00	19-Sep-2025	18:00		PLANNED	Approved	18-Sep-25	08:00	19-Sep-25	18:00	
360	RQ232354	OCC_234	cpcc3_sd	BAY	710 MAIN BAY - 765 KV AGRA-FATEHPUR (PG) CKT-2 AND 765KV BUS 1 AT AGRA(PG)	POWER GRID	C	Mechanical Overhauling of CB	18-Sep-2025	08:00	20-Sep-2025	18:00		PLANNED	Approved	18-Sep-25	08:00	20-Sep-25	18:00	
361	RQ232326	OCC_234	cpcc1_sd	BAY	714 TIE BAY - 765KV AJMER-CHITTORGARH (PG) CKT-1 AND FUTURE AT CHITTORGARH(PG)	POWER GRID	D	For AMP Work	17-Sep-2025	08:00	17-Sep-2025	18:00		PLANNED	Approved	17-Sep-25	08:00	17-Sep-25	18:00	
362	RQ232338	OCC_234	cpcc1_sd	BAY	718 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV BHIWANI(PG)	POWER GRID	D	For AMP Work	16-Sep-2025	08:00	16-Sep-2025	18:00		PLANNED	Approved	16-Sep-25	08:00	16-Sep-25	18:00	
363	RQ232325	OCC_234	cpcc1_sd	BAY	709 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT CHITTORGARH(PG)	POWER GRID	D	For AMP Work	16-Sep-2025	08:00	16-Sep-2025	18:00		PLANNED	Approved	16-Sep-25	08:00	16-Sep-25	18:00	
364	RQ233298	OCC_234	sldcrs_sd	BAY	70552T TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS) (POWERGRID) AND 765 KV AJMER(PG)-PHAGI(RS) (PG) CKT-1 AT 765 KV PHAGI(RS) (POWERGRID)	POWER GRID	D	Quarterly Maintenance work and Balance AMP work	15-Sep-2025	08:00	15-Sep-2025	18:00		PLANNED	Approved	15-Sep-25	08:00	15-Sep-25	18:00	
365	RQ232324	OCC_234	cpcc1_sd	BAY	706 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT CHITTORGARH(PG)	POWER GRID	D	For AMP Work	15-Sep-2025	08:00	15-Sep-2025	18:00		PLANNED	Approved	15-Sep-25	08:00	15-Sep-25	18:00	
366	RQ232362	OCC_234	cpcc3_sd	BAY	708 TIE BAY - 765 KV AGRA-FATEHPUR (PG) CKT-1 AND FUTURE AT AGRA(PG)	POWER GRID	C	Mechanical Overhauling of CB	15-Sep-2025	08:00	17-Sep-2025	18:00		PLANNED	Approved	15-Sep-25	08:00	17-Sep-25	18:00	

367	RQ232347	OCC_234	cpcc3_sd	BAY	702 TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV BALIA(PG) AND FUTURE	POWER GRID	C	Isolator Retrofitment Work	15-Sep-2025	08:00	21-Sep-2025	18:00		PLANNED	Approved	15-Sep-25	08:00	21-Sep-25	18:00	
368	RQ232329	OCC_234	cpcc1_sd	BAY	713 MAIN BAY - 765 KV AJMER-CHITTORGARH (PG) CKT-1 AT CHITTORGARH(PG)	POWER GRID	D	For AMP Work	14-Sep-2025	08:00	14-Sep-2025	18:00		PLANNED	Approved	14-Sep-25	08:00	14-Sep-25	18:00	
369	RQ232328	OCC_234	cpcc1_sd	BAY	712 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV CHITTORGARH(PG)	POWER GRID	D	For AMP Work	13-Sep-2025	08:00	13-Sep-2025	18:00		PLANNED	Approved	13-Sep-25	08:00	13-Sep-25	18:00	
370	RQ232336	OCC_234	cpcc1_sd	BAY	715 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV BHIWANI(PG)	POWER GRID	D	For AMP Work	12-Sep-2025	08:00	13-Sep-2025	18:00		PLANNED	Approved	12-Sep-25	08:00	13-Sep-25	18:00	
371	RQ232327	OCC_234	cpcc1_sd	BAY	711 TIE BAY - 765KV AJMER-CHITTORGARH (PG) CKT-2 AND 240 MVAR BUS REACTOR NO 1 AT 765KV CHITTORGARH(PG)	POWER GRID	D	For AMP Work	12-Sep-2025	08:00	12-Sep-2025	18:00		PLANNED	Approved	12-Sep-25	08:00	12-Sep-25	18:00	
372	RQ233284	OCC_234	cpcc3_sd	BAY	703 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT FATEHPUR(PG) (POWERGRID) AT 765 KV FATEHPUR(PG)	POWER GRID	D	AMP WORK	11-Sep-2025	09:00	11-Sep-2025	17:30		PLANNED	Approved	11-Sep-25	09:00	11-Sep-25	17:30	
373	RQ233288	OCC_234	cpcc3_sd	BAY	701 MAIN BAY - 765 KV VARANASI- FATEHPUR (PG) CKT-1 AT FATEHPUR(PG)	POWER GRID	D	AMP WORK.	10-Sep-2025	09:00	10-Sep-2025	17:30		PLANNED	Approved	10-Sep-25	09:00	10-Sep-25	17:30	
374	RQ232377	OCC_234	cpcc3_sd	BAY	706 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT AGRA(PG) AND 765KV BUS 2 AT AGRA(PG)	POWER GRID	D	MP WOR: AMP OF CB & CT as per preventive maintenance	10-Sep-2025	08:00	10-Sep-2025	18:00		PLANNED	Approved	10-Sep-25	08:00	10-Sep-25	18:00	
375	RQ232321	OCC_234	cpcc1_sd	BAY	712 MAIN BAY - 765KV MEERUT- BHIWANI (PG) CKT-1 AT MEERUT(PG)	POWER GRID	D	For AMP Work	10-Sep-2025	08:00	10-Sep-2025	18:00		PLANNED	Approved	10-Sep-25	08:00	10-Sep-25	18:00	

376	RQ232320	OCC_234	cpcc1_sd	BAY	714 TIE BAY - 765 KV GR.NOIDA_2(UPC)-MEERUT(PG) (PG) CKT-1 AND FUTURE AT MEERUT(PG)	POWER GRID	D	For AMP Work	09-Sep-2025	08:00	09-Sep-2025	18:00		PLANNED	Approved	09-Sep-25	08:00	09-Sep-25	18:00	
377	RQ232413	OCC_234	cpcc3_sd	BAY	706 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV BAREILLY_2(PG) (POWERGRID)	POWER GRID	D	706-52 CB DCRM AT BAREILLY 765KV SS	08-Sep-2025	09:00	08-Sep-2025	17:00		PLANNED	Approved	08-Sep-25	09:00	08-Sep-25	17:00	
378	RQ232319	OCC_234	cpcc1_sd	BAY	709 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT MEERUT(PG) (POWERGRID)	POWER GRID	D	For AMP Work	08-Sep-2025	08:00	08-Sep-2025	18:00		PLANNED	Approved	08-Sep-25	08:00	08-Sep-25	18:00	
379	RQ232414	OCC_234	cpcc3_sd	BAY	707 MAIN BAY - 765 KV BAREILLY_2- LUCKNOW_2 (PG) CKT-1 AND 765 KV BAREILLY_2(PG) - BUS 1 AT BAREILLY_2(PG)	POWER GRID	D	707 MAIN BAY CB DCRM	05-Sep-2025	09:00	05-Sep-2025	17:30		PLANNED	Approved	05-Sep-25	09:00	05-Sep-25	17:30	
380	RQ232318	OCC_234	cpcc1_sd	BAY	701 MAIN BAY - 765 KV KOTESHWAR-MEERUT (PG) CKT-2 (POWERGRID) AT MEERUT	POWER GRID	D	For AMP Work	04-Sep-2025	08:00	04-Sep-2025	18:00		PLANNED	Approved	04-Sep-25	08:00	04-Sep-25	18:00	
381	RQ232412	OCC_234	cpcc3_sd	BAY	703 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV BALIA(PG)	POWER GRID	D	AMP WORK	01-Sep-2025	08:00	01-Sep-2025	18:00		PLANNED	Approved	01-Sep-25	08:00	01-Sep-25	18:00	
382	RQ232363	OCC_234	cpcc1_sd	BAY	713 MAIN BAY - 765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PG) CKT-1 (PKTSL) AT JHATIKARA(PG)	PKTSL	D	For AMP Work	25-Sep-2025	08:00	25-Sep-2025	18:00		PLANNED	Approved	25-Sep-25	08:00	25-Sep-25	18:00	
383	RQ232360	OCC_234	cpcc1_sd	BAY	710 MAIN BAY - 765 KV KHETRI (PKTSL)- JHATIKARA(PG) (PG) CKT-2 (PKTSL) AT JHATIKARA(PG)	PKTSL	D	For AMP Work	23-Sep-2025	08:00	23-Sep-2025	18:00		PLANNED	Approved	23-Sep-25	08:00	23-Sep-25	18:00	
384	RQ232406	OCC_234	cpcc1_sd	BAY	70552A MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)	RRVPNL	D	CB pending Amp(CRM,DCRM,DE W POINT,COIL CURRENT) work to be carried out	25-Sep-2025	08:00	25-Sep-2025	18:00		PLANNED	Approved	25-Sep-25	08:00	25-Sep-25	18:00	
385	RQ232403	OCC_234	cpcc1_sd	BAY	70152A MAIN BAY - 765KV PHAGI(RS)- BHIWANI(PG) (PG) CKT-2 AT PHAGI(RS)	RRVPNL	D	CB pending Amp(CRM,DCRM,DE W POINT,COIL CURRENT) work to be carried out	23-Sep-2025	08:00	23-Sep-2025	18:00		PLANNED	Approved	23-Sep-25	08:00	23-Sep-25	18:00	

386	RQ233291	OCC_234	sldcrs_sd	BAY	706-52T TIE BAY - 765/400 KV 1500 MVA ICT 3 AT ANTA(RS) (RRVPNL) AND FUTURE AT 765 KV ANTA(RS) (RRVPNL)	RRVPNL	D	MAINTENANCE & TESTING WORK	16-Sep-2025	08:00	16-Sep-2025	18:00		PLANNED	Approved	16-Sep-25	08:00	16-Sep-25	18:00	
387	RQ233296	OCC_234	sldcrs_sd	BAY	706-52B MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT ANTA(RS) (RRVPNL)	RRVPNL	D	MAINTENANCE & TESTING WORK	15-Sep-2025	08:00	15-Sep-2025	18:00		PLANNED	Approved	15-Sep-25	08:00	15-Sep-25	18:00	
388	RQ233292	OCC_234	sldcrs_sd	BAY	705-52T TIE BAY - 765/400 KV 1500 MVA ICT 2 AT ANTA(RS) (RRVPNL) AND 240 MVAR LR ON ANTA-PHAGI (RS) CKT-2 @ANTA(RS) AT 765 KV ANTA(RS) (RRVPNL)	RRVPNL	D	MAINTENANCE & TESTING WORK	12-Sep-2025	08:00	12-Sep-2025	18:00		PLANNED	Approved	12-Sep-25	08:00	12-Sep-25	18:00	
389	RQ233302	OCC_234	sldcrs_sd	BAY	70652T TIE BAY - 765KV PHAGI(RS)- GWALIOR(PG) (UNDEF) CKT-1 AND 765KV ANTA-PHAGI (RS) CKT-1 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work and Balance AMP work	12-Sep-2025	08:00	12-Sep-2025	18:00		PLANNED	Approved	12-Sep-25	08:00	12-Sep-25	18:00	
390	RQ233295	OCC_234	sldcrs_sd	BAY	705-52B MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT ANTA(RS) (RRVPNL)	RRVPNL	D	MAINTENANCE & TESTING WORK	11-Sep-2025	08:00	11-Sep-2025	18:00		PLANNED	Approved	11-Sep-25	08:00	11-Sep-25	18:00	
391	RQ233301	OCC_234	sldcrs_sd	BAY	70652B MAIN BAY - 765KV ANTA-PHAGI (RS) CKT-1 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work and Balance AMP work	10-Sep-2025	08:00	10-Sep-2025	18:00		PLANNED	Approved	10-Sep-25	08:00	10-Sep-25	18:00	
392	RQ233293	OCC_234	sldcrs_sd	BAY	704-52T TIE BAY - 765/400 KV 1500 MVA ICT 1 AT ANTA(RS) (RRVPNL) AND 765 KV ANTA-PHAGI (RS) CKT-1 AT 765 KV ANTA(RS) (RRVPNL)	RRVPNL	D	MAINTENANCE & TESTING WORK	09-Sep-2025	08:00	09-Sep-2025	18:00		PLANNED	Approved	09-Sep-25	08:00	09-Sep-25	18:00	
393	RQ233294	OCC_234	sldcrs_sd	BAY	704-52B MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT ANTA(RS) (RRVPNL)	RRVPNL	D	MAINTENANCE & TESTING WORK	08-Sep-2025	08:00	08-Sep-2025	18:00		PLANNED	Approved	08-Sep-25	08:00	08-Sep-25	18:00	

394	RQ233300	OCC_234	slcdcrs_sd	BAY	70752T TIE BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-2 AND 765KV ANTA-PHAGI (RS) CKT-2 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work and Balance AMP work	04-Sep-2025	08:00	04-Sep-2025	18:00		PLANNED	Approved	04-Sep-25	08:00	04-Sep-25	18:00	
395	RQ233299	OCC_234	slcdcrs_sd	BAY	70752B MAIN BAY - 765KV ANTA-PHAGI (RS) CKT-2 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work and Balance AMP work	03-Sep-2025	08:00	03-Sep-2025	18:00		PLANNED	Approved	03-Sep-25	08:00	03-Sep-25	18:00	
396	RQ232315	OCC_234	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT SIKAR_2(PSTL) (PSTL) AND FUTURE AT 765 KV SIKAR_2(PSTL) (PSTL)	PSTL	D	2nd CT Oil Sampling Work	20-Sep-2025	19:00	20-Sep-2025	23:00		PLANNED	Approved	20-Sep-25	19:00	20-Sep-25	23:00	
397	RQ232314	OCC_234	cpcc1_sd	BAY	717 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT SIKAR_2(PSTL) (PSTL) AND FUTURE AT 765 KV SIKAR_2(PSTL) (PSTL)	PSTL	D	2nd CT Oil Sampling Work	19-Sep-2025	19:00	19-Sep-2025	23:00		PLANNED	Approved	19-Sep-25	19:00	19-Sep-25	23:00	
398	RQ232313	OCC_234	cpcc1_sd	BAY	710 MAIN BAY - 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1 (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	2nd CT Oil Sampling Work	18-Sep-2025	19:00	18-Sep-2025	23:00		PLANNED	Approved	18-Sep-25	19:00	18-Sep-25	23:00	
399	RQ232310	OCC_234	cpcc1_sd	BAY	712 MAIN BAY - 330 MVAR BUS REACTOR NO 2 AT 765 KV SIKAR_2(PSTL) (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	2nd CT Oil Sampling Work	09-Sep-2025	19:00	09-Sep-2025	23:00		PLANNED	Approved	09-Sep-25	19:00	09-Sep-25	23:00	
400	RQ232309	OCC_234	cpcc1_sd	BAY	715 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT SIKAR_2(PSTL) (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	2nd CT Oil Sampling Work	08-Sep-2025	19:00	08-Sep-2025	23:00		PLANNED	Approved	08-Sep-25	19:00	08-Sep-25	23:00	

401	RQ232307	OCC_234	cpcc1_sd	BAY	718 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT SIKAR_2(PSTL) (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	2nd CT Oil Sampling Work	07-Sep-2025	19:00	07-Sep-2025	23:00		PLANNED	Approved	07-Sep-25	19:00	07-Sep-25	23:00	
402	RQ232303	OCC_234	cpcc1_sd	BAY	707 MAIN BAY - 765 KV BHADLA_2 (PG)- SIKAR_2(PSTL) (PSTCL) CKT-2 (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	2nd CT Oil Sampling Work	04-Sep-2025	19:00	04-Sep-2025	23:00		PLANNED	Approved	04-Sep-25	19:00	04-Sep-25	23:00	
403	RQ232302	OCC_234	cpcc1_sd	BAY	708 TIE BAY - 765 KV BHADLA_2 (PG)- SIKAR_2(PSTL) (PSTCL) CKT-2 (PSTL) AND 330 MVAR BUS REACTOR NO 1 AT 765 KV SIKAR_2(PSTL) AT 765 KV SIKAR_2(PSTL) (PSTL)	PSTL	D	2nd CT Oil Sampling Work	03-Sep-2025	19:00	03-Sep-2025	23:00		PLANNED	Approved	03-Sep-25	19:00	03-Sep-25	23:00	
404	RQ232301	OCC_234	cpcc1_sd	BAY	711 TIE BAY - 765 KV BHADLA_2 (PG)- SIKAR_2(PSTL) (PSTCL) CKT-1 (PSTL) AND 330 MVAR BUS REACTOR NO 2 AT 765 KV SIKAR_2(PSTL) AT 765 KV SIKAR_2(PSTL) (PSTL)	PSTL	D	2nd CT Oil Sampling Work	02-Sep-2025	19:00	02-Sep-2025	23:00		PLANNED	Approved	02-Sep-25	19:00	02-Sep-25	23:00	
405	RQ232300	OCC_234	cpcc1_sd	BAY	704 MAIN BAY - 765 KV BHADLA_2 (PG)- SIKAR_2(PSTL) (PBSTL) CKT-3 (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	C	2nd CT Oil Sampling Work	01-Sep-2025	19:00	01-Sep-2025	23:00		PLANNED	Approved	01-Sep-25	19:00	01-Sep-25	23:00	
406	RQ232308	OCC_234	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT SIKAR_2(PSTL) (PSTL) AND FUTURE AT 765 KV SIKAR_2(PSTL) (PSTL)	PSTL	C	PB3TL Construction Work For Integration of 713 & 716 Bays under REZ Ph-III Part B1	01-Sep-2025	08:00	15-Sep-2025	18:00		PLANNED	Approved	01-Sep-25	08:00	15-Sep-25	18:00	

407	RQ232306	OCC_234	cpcc1_sd	BAY	717 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT SIKAR_2(PSTL) (PSTL) AND FUTURE AT 765 KV SIKAR_2(PSTL) (PSTL)	PSTL	D	PB3TL Construction Work For Integration of 713 & 716 Bays under REZ Ph-III Part B1	01-Sep-2025	08:00	15-Sep-2025	18:00		PLANNED	Approved	01-Sep-25	08:00	15-Sep-25	18:00	
408	RQ232119	OCC_234	stuup_sd	BAY	701 MAIN BAY - 765 KV UNNAO-MAINPURI (UP) CKT-1 (UPPTCL) AT 765 KV MAINPURI(UP)	UPPTCL	C	* S/D OF BAY NO.(700-07-52)MAINPURI LINE FOR THE WORK OF- 1-Pre-charging testing of 765kV Unnao-Mainpuri Line.	18-Sep-2025	09:00	19-Sep-2025	17:00		PLANNED	Approved	18-Sep-25	09:00	19-Sep-25	17:00	
409	RQ232118	OCC_234	stuup_sd	BAY	707 MAIN BAY - 765 KV UNNAO-MAINPURI (UP) CKT-1 (UPPTCL) AT 765 KV UNNAO(UP)	UPPTCL	C	* S/D OF TIE BAY(700-08-52)MAINPURI LINE FOR THYE WORK OF- 1-Pre-charging testing of 765kV Unnao-Mainpuri Line.	18-Sep-2025	09:00	19-Sep-2025	17:00		PLANNED	Approved	18-Sep-25	09:00	19-Sep-25	17:00	
410	RQ232305	OCC_234	cpcc1_sd	BAY	703 MAIN BAY - 765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-1 (PASTL) AT 765 KV SIKAR_2(PSTL)	PASTL	D	2nd CT Oil Sampling Work	06-Sep-2025	19:00	06-Sep-2025	23:00		PLANNED	Approved	06-Sep-25	19:00	06-Sep-25	23:00	
411	RQ232304	OCC_234	cpcc1_sd	BAY	706 MAIN BAY - 765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-2 (PASTL) AT 765 KV SIKAR_2(PSTL)	PASTL	D	2nd CT Oil Sampling Work	05-Sep-2025	19:00	05-Sep-2025	23:00		PLANNED	Approved	05-Sep-25	19:00	05-Sep-25	23:00	
412	RQ232054	OCC_234	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BHADLA(PG)		D	AMP WORK & compliance of COE observation/IOM	26-Sep-2025	16:00	26-Sep-2025	23:00		PLANNED	Approved	26-Sep-25	17:00	26-Sep-25	23:00	
413	RQ232053	OCC_234	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA(PG)		D	AMP WORK & compliance of COE observation/IOM	25-Sep-2025	16:00	25-Sep-2025	23:00		PLANNED	Approved	25-Sep-25	17:00	25-Sep-25	23:00	
414	RQ232052	OCC_234	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BHADLA(PG)		D	AMP WORK & compliance of COE observation/IOM	24-Sep-2025	16:00	24-Sep-2025	23:00		PLANNED	Approved	24-Sep-25	17:00	24-Sep-25	23:00	
415	RQ232801	OCC_234	cpcc2_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT MOGA(PG)		D	For fine tuning of CGL make CSD Relay in 425-52 Tie Bay C.B of 765/400kV, ICT-2	19-Sep-2025	16:00	19-Sep-2025	18:00	Kindly approve.	PLANNED	Approved	19-Sep-25	16:00	19-Sep-25	18:00	
416	RQ232800	OCC_234	cpcc2_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT MOGA(PG)		D	For fine tuning of CGL make CSD Relay in 708-52 Tie Bay C.B of 765/400kV, ICT-1	18-Sep-2025	16:00	18-Sep-2025	18:00	Kindly approve.	PLANNED	Approved	18-Sep-25	16:00	18-Sep-25	18:00	

417	RQ232081	OCC_234	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT CHITTORGARH(PG)		D	for amp work, spare switching and shrouds fitting work	09-Sep-2025	09:00	09-Sep-2025	18:00		PLANNED	Approved	09-Sep-25	15:00	09-Sep-25	23:00	
418	RQ232075	OCC_234	cpcc1_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 2 AT BHIWANI(PG)		D	AMP WORK	09-Sep-2025	09:00	10-Sep-2025	18:00		PLANNED	Approved	09-Sep-25	09:00	10-Sep-25	18:00	SPS to be healthy and subjected to real time conditions.
419	RQ232080	OCC_234	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT CHITTORGARH(PG)		D	for amp work and shrouds fitting work	08-Sep-2025	09:00	08-Sep-2025	18:00		PLANNED	Approved	08-Sep-25	15:00	08-Sep-25	23:00	To be availed from 15:00hrs
420	RQ232035	OCC_234	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	07-Sep-2025	16:00	08-Sep-2025	23:00		PLANNED	Approved	07-Sep-25	16:00	08-Sep-25	23:00	
421	RQ232034	OCC_234	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	05-Sep-2025	16:00	06-Sep-2025	23:00		PLANNED	Approved	05-Sep-25	16:00	06-Sep-25	23:00	
422	RQ232093	OCC_234	cpcc1_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 3 AT BHIWANI(PG)		D	Construction Work of fire wall For Extension construction work of 765KV ICT-4.	05-Sep-2025	09:00	06-Sep-2025	18:00		PLANNED	Approved	05-Sep-25	09:00	06-Sep-25	18:00	SPS to be healthy and subjected to real time conditions.
423	RQ232033	OCC_234	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	03-Sep-2025	16:00	04-Sep-2025	23:00		PLANNED	Approved	03-Sep-25	16:00	04-Sep-25	23:00	
424	RQ232092	OCC_234	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT SIKAR_2(PSTL)		D	PB3TL Construction Work For Integration of 713 & 716 Bays under REZ Ph-III Part B1	03-Sep-2025	09:00	04-Sep-2025	18:00		PLANNED	Approved	03-Sep-25	15:00	04-Sep-25	23:00	To be availed from 15:00hrs, to be staggered from other ICT shutdowns in solar pocket
425	RQ232062	OCC_234	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL)		D	For scheme checking work	03-Sep-2025	09:00	04-Sep-2025	17:00		PLANNED	Approved	03-Sep-25	15:00	04-Sep-25	23:00	To be availed from 15:00hrs, to be staggered from other ICT shutdowns in solar pocket
426	RQ232032	OCC_234	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	01-Sep-2025	16:00	02-Sep-2025	23:00		PLANNED	Approved	01-Sep-25	16:00	02-Sep-25	23:00	
427	RQ232061	OCC_234	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL)		D	For scheme checking work	01-Sep-2025	09:00	02-Sep-2025	17:00		PLANNED	Approved	01-Sep-25	15:00	02-Sep-25	23:00	To be availed from 15:00hrs
428	RQ232091	OCC_234	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT SIKAR_2(PSTL)		D	PB3TL Construction Work For Integration of 713 & 716 Bays under REZ Ph-III Part B1	01-Sep-2025	09:00	02-Sep-2025	18:00		PLANNED	Approved	01-Sep-25	09:00	02-Sep-25	18:00	
429	RQ231771	OCC_234	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT AGRA FATEHBAD(UP)	UPPTCL	C	* Regarding charging of 500MVA ICT-II R Phase unit (at present Spare Phase unit is charged as R Phase unit) after replacement	23-Sep-2025	09:00	24-Sep-2025	18:00		PLANNED	Approved	23-Sep-25	09:00	24-Sep-25	18:00	

430	RQ231797	OCC_234	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT GR.NOIDA_2(UPC)	UPPTCL	C	Annual Maintenance & Testing	15-Sep-2025	10:00	15-Sep-2025	12:00		PLANNED	Approved	15-Sep-25	10:00	15-Sep-25	12:00	
431	RQ231770	OCC_234	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT AGRA FATEHBAD(UP)	UPPTCL	D	* For Annual Testing and Maintenance of ICT unit, Relay and associated elements.	15-Sep-2025	09:00	16-Sep-2025	18:00		PLANNED	Approved	15-Sep-25	09:00	16-Sep-25	18:00	
432	RQ231780	OCC_234	stuup_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 1 AT UNNAO(UP)	UPPTCL	D	* SHUT DOWN OF 1000MVA ICT-1 FOR THE WORK OF - Annual Routine relay and protection testing and maintenance of 1000	11-Sep-2025	09:00	13-Sep-2025	17:00		PLANNED	Approved	11-Sep-25	09:00	13-Sep-25	17:00	
433	RQ231807	OCC_234	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT RAMPUR_PRSTL (UP)	UPPTCL	D	AMP works	07-Sep-2025	09:00	07-Sep-2025	17:00		PLANNED	Approved	07-Sep-25	09:00	07-Sep-25	17:00	
434	RQ231796	OCC_234	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT HAPUR(UP)	UPPTCL	C	R phase will be free to attend leakage, 1500 MVA ICT-2 will be recharged by Y ph , B ph and Spare phase	04-Sep-2025	10:00	04-Sep-2025	11:00		PLANNED	Approved	04-Sep-25	10:00	04-Sep-25	11:00	
435	RQ232115	OCC_234	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 6 AT FATEHGARH_II(PG)	POWER GRID	D	For AMP Work	19-Sep-2025	17:00	19-Sep-2025	23:00	compliance of COE observation/IOM	PLANNED	Approved	19-Sep-25	17:00	19-Sep-25	23:00	
436	RQ232333	OCC_234	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT ALIGARH(PG)	POWER GRID	D	Body Protection Modification as technical IOM/ Circulars and Spare Transformer changeover in place of ICT-2 Y-ph unit	18-Sep-2025	08:00	18-Sep-2025	18:00		PLANNED	Approved	18-Sep-25	08:00	18-Sep-25	18:00	
437	RQ232117	OCC_234	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 5 AT FATEHGARH_II(PG)	POWER GRID	D	For AMP Work	17-Sep-2025	17:00	17-Sep-2025	23:00	compliance of COE observation/IOM	PLANNED	Approved	17-Sep-25	17:00	17-Sep-25	23:00	
438	RQ232299	OCC_234	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KANPUR_GIS(PG)	POWER GRID	D	For AMP Work.	17-Sep-2025	09:00	17-Sep-2025	18:00		PLANNED	Approved	17-Sep-25	09:00	17-Sep-25	18:00	
439	RQ232334	OCC_234	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT ALIGARH(PG)	POWER GRID	D	Body Protection Modification as technical IOM/ Circulars	16-Sep-2025	08:00	16-Sep-2025	18:00		PLANNED	Approved	16-Sep-25	08:00	16-Sep-25	18:00	
440	RQ232114	OCC_234	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG)	POWER GRID	D	For AMP Work	15-Sep-2025	17:00	15-Sep-2025	23:00	compliance of COE observation/IOM	PLANNED	Approved	15-Sep-25	17:00	15-Sep-25	23:00	

441	RQ232316	OCC_234	cpcc3_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 1 AT ORAI(PG)	POWER GRID	C	Attending SF6 Gas leakage in PDM sensor of 703-09 Y-ph Gas Compartment and One yearly AMP work of ICT_1.	15-Sep-2025	08:00	17-Sep-2025	18:00		PLANNED	Approved	15-Sep-25	08:00	17-Sep-25	18:00	ATC Curtailment of 400MW in NR Import
442	RQ232105	OCC_234	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG)	POWER GRID	D	For AMP Work	13-Sep-2025	17:00	13-Sep-2025	23:00	compliance of COE observation/IO M	PLANNED	Approved	13-Sep-25	17:00	13-Sep-25	23:00	
443	RQ232106	OCC_234	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG)	POWER GRID	D	For AMP Work	09-Sep-2025	17:00	09-Sep-2025	23:00	compliance of COE observation/IO M	PLANNED	Approved	09-Sep-25	17:00	09-Sep-25	23:00	
444	RQ232107	OCC_234	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG)	POWER GRID	D	For AMP Work	08-Sep-2025	17:00	08-Sep-2025	23:00	compliance of COE observation/IO M	PLANNED	Approved	08-Sep-25	17:00	08-Sep-25	23:00	
445	RQ232330	OCC_234	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT LUCKNOW_2(PG)	POWER GRID	D	For Spare phase rotation	06-Sep-2025	09:00	06-Sep-2025	18:00		PLANNED	Approved	06-Sep-25	09:00	06-Sep-25	18:00	
446	RQ231818	OCC_234	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH-AZAMGARH (UP) CKT-1	UPPTCL	C	General Bay maintenance work of 400KV Azh-Sarnath Line	29-Sep-2025	10:00	29-Sep-2025	17:00		PLANNED	Approved	29-Sep-25	10:00	29-Sep-25	17:00	
447	RQ231858	OCC_234	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-SULTANPUR(UP) (UP) CKT-1	UPPTCL	C	* Preventive Maintenance of Bay at 400KV S/S Sultanpur	24-Sep-2025	10:00	24-Sep-2025	16:00		PLANNED	Approved	24-Sep-25	10:00	24-Sep-25	16:00	
448	RQ231820	OCC_234	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AZAMGARH-MAU (UP) CKT-1	UPPTCL	C	General bay Maintenance of 400KV Azh-mau line	23-Sep-2025	10:00	23-Sep-2025	17:00		PLANNED	Approved	23-Sep-25	10:00	23-Sep-25	17:00	
449	RQ231859	OCC_234	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_B-SULTANPUR (UP) CKT-1	UPPTCL	C	Preventive Maintenance of Bay at 400KV S/S Sultanpur	23-Sep-2025	10:00	23-Sep-2025	16:00		PLANNED	Approved	23-Sep-25	10:00	23-Sep-25	16:00	
450	RQ231853	OCC_234	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV REWA ROAD-PANKI (UP) CKT-1	UPPTCL	C	* SHUTDOWN OF 400KV PANKI - REWA ROAD LINE FOR REPLACEMENT OF PRV CENTRIFUSING OF 50MVAR LINE REACTOR.	19-Sep-2025	08:00	22-Sep-2025	17:00		PLANNED	Approved	19-Sep-25	08:00	22-Sep-25	17:00	
451	RQ231823	OCC_234	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI-PARICHA (UP) CKT-1	UPPTCL	D	* SHUTDOWN SHALL BE TAKEN TO GET REPAIR/FABRICATION OF BEND TOWER PEAK AT TOWER LOCATION NO.55	18-Sep-2025	09:00	19-Sep-2025	17:00		PLANNED	Approved	18-Sep-25	09:00	19-Sep-25	17:00	
452	RQ231824	OCC_234	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI-PARICHA (UP) CKT-2	UPPTCL	D	* SHUTDOWN SHALL BE TAKEN TO GET REPAIR/FABRICATION OF BEND TOWER PEAK AT TOWER LOCATION NO.55	18-Sep-2025	09:00	19-Sep-2025	17:00		PLANNED	Approved	18-Sep-25	09:00	19-Sep-25	17:00	

453	RQ233117	OCC_234	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA SOUTH(UP)-FIROZABAD(PJFTL)(UP) CKT-1	UPPTCL	D	Line Maintenance and disc cleaning	17-Sep-2025	10:00	19-Sep-2025	18:00		PLANNED	Approved	17-Sep-25	10:00	19-Sep-25	18:00	
454	RQ233114	OCC_234	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-AGRA FATEHBAD (UP) CKT-1	UPPTCL	D	* For Jumper Tightening Defective Polymer replacement Work	17-Sep-2025	10:00	20-Sep-2025	18:00		PLANNED	Approved	17-Sep-25	10:00	20-Sep-25	18:00	
455	RQ231819	OCC_234	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-AZAMGARH(UP) (UP) CKT-1	UPPTCL	C	* General bay Maintenance of 400KV Azh-tanda Line	15-Sep-2025	10:00	15-Sep-2025	17:00		PLANNED	Approved	15-Sep-25	10:00	15-Sep-25	17:00	
456	RQ231827	OCC_234	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUZAFFARNAGA R-ATAUR (UP) CKT-1	UPPTCL	D	* planned shut down is being applied for lopping chopping of trees,jumper tightning bird nest removing and other maintenai	15-Sep-2025	09:00	16-Sep-2025	17:00		PLANNED	Approved	15-Sep-25	09:00	16-Sep-25	17:00	
457	RQ231852	OCC_234	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI-ALIGARH (UP) CKT-1	UPPTCL	C	* SHUTDOWN OF 400KV PANKI-ALIGARH LINE FOR REPLACEMENT OF PRV CENTRIFUGING OF 50MVAR LINE REACTOR	15-Sep-2025	08:00	18-Sep-2025	17:00		PLANNED	Approved	15-Sep-25	08:00	18-Sep-25	17:00	
458	RQ231854	OCC_234	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO-PANKI (UP) CKT-1	UPPTCL	C	* SHUTDOWN OF 400KV PANKI-UNNAO LINE FOR PROTECTION TESTING	11-Sep-2025	08:00	12-Sep-2025	17:00		PLANNED	Approved	11-Sep-25	08:00	12-Sep-25	17:00	
459	RQ231831	OCC_234	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-MATHURA (UP) CKT-1	UPPTCL	D	for jumper tightening and polymer cleaning work	09-Sep-2025	09:00	10-Sep-2025	19:00		PLANNED	Approved	09-Sep-25	09:00	10-Sep-25	19:00	
460	RQ232024	OCC_234	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FIROZABAD(PJFTL)-JAWAHARPUR_T PS(UP) (UP) CKT-2	UPPTCL	D	AMP WORK	09-Sep-2025	08:00	09-Sep-2025	18:00	Shutdown is requested for carrying out Annual Mainteanace Work of Line and Line Bay Equipments.	PLANNED	Approved	09-Sep-25	08:00	09-Sep-25	18:00	
461	RQ231833	OCC_234	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-AGRA SOUTH (UP) CKT-1	UPPTCL	D	* LINE MAINTENANCE AND DISC CLEANING	08-Sep-2025	10:00	10-Sep-2025	18:00		PLANNED	Approved	08-Sep-25	10:00	10-Sep-25	18:00	
462	RQ233119	OCC_234	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI-MAINPURI (UP) CKT-1	UPPTCL	C	* FOR ROUTINE TESTING AND MAINTENANCE OF 400 KV MAIN BUS 1 >X* AS TIE IS NOT IN CHARGED CONDITION DUE TO CONSTRUCTION OF 315 MVA	08-Sep-2025	09:00	09-Sep-2025	17:00		PLANNED	Approved	08-Sep-25	09:00	09-Sep-25	17:00	

463	RQ231851	OCC_234	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI-PANKI TPS (UP) CKT-1	UPPTCL	C	* SHUTDOWN OF 400KV PANKI-PANKI-TPS-I LINE FOR PROTECTION TESTING ANDRECTIFYING CIRCUIT PROBLEM OF EVENT LOGGER	08-Sep-2025	08:00	10-Sep-2025	17:00		PLANNED	Approved	08-Sep-25	08:00	10-Sep-25	17:00	
464	RQ233101	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAMBHAL_PRSTL-BADAUNE (UP) CKT-1	UPPTCL	D	For Stringing work(Overhead Crossing) of 765 kV D/C Neemrana Bareilly Transmission line	05-Sep-2025	07:00	07-Sep-2025	19:00		PLANNED	Approved	27-Sep-25	7:00	29-Sep-25	19:00	Subject to real time grid condition & UP consent/ May be planned in last week
465	RQ233102	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SAMBHAL_PRSTL-BADAUNE (UP) CKT-2	UPPTCL	D	For Stringing work(Overhead Crossing) of 765 kV D/C Neemrana Bareilly Transmission line	05-Sep-2025	07:00	07-Sep-2025	19:00		PLANNED	Approved	27-Sep-25	07:00	29-Sep-25	19:00	Subject to real time grid condition & UP consent/ May be planned in last week
466	RQ231866	OCC_234	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-BASTI(UP) (UP) CKT-2	UPPTCL	C	* SHUTDOWN REQUIRED FOR ROUTINE TESTING AND MAINTENANCE WORK AT 400 KV GIS SS BASTI	03-Sep-2025	10:00	03-Sep-2025	17:00		PLANNED	Approved	03-Sep-25	10:00	03-Sep-25	17:00	
467	RQ231865	OCC_234	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-BASTI(UP) (UP) CKT-1	UPPTCL	C	* SHUTDOWN REQUIRED FOR ROUTINE TESTING AND MAINTENANCE WORK AT 400 KV GIS SS BASTI	02-Sep-2025	10:00	02-Sep-2025	17:00		PLANNED	Approved	02-Sep-25	10:00	02-Sep-25	17:00	
468	RQ231868	OCC_234	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-2	UPPTCL	C	For Preventive Maintenance works. No supply affected, maintained through 400KV Bareilly-Unnao Ckt-I	02-Sep-2025	08:00	02-Sep-2025	17:00		PLANNED	Approved	02-Sep-25	08:00	02-Sep-25	17:00	
469	RQ231832	OCC_234	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-MATHURA (UP) CKT-2	UPPTCL	C	FOR HEIGHT RAISING AT NH	01-Sep-2025	10:00	10-Sep-2025	18:00		PLANNED	Approved	01-Sep-25	10:00	10-Sep-25	18:00	Shutdown may be allowed subject to real time grid condition and no other line shutdown from both ends
470	RQ231828	OCC_234	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MURADNAGAR_2-MATHURA (UP) CKT-1	UPPTCL	D	for jumper tightening and polymer cleaning work	01-Sep-2025	09:00	07-Sep-2025	19:00		PLANNED	Approved	01-Sep-25	09:00	07-Sep-25	19:00	
471	RQ231867	OCC_234	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-1	UPPTCL	C	For Preventive Maintenance works. No supply affected, maintained through 400KV Bareilly-Unnao Ckt-II	01-Sep-2025	08:00	01-Sep-2025	17:00		PLANNED	Approved	01-Sep-25	08:00	01-Sep-25	17:00	

472	RQ232734	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HEERAPURA-HINDAUN (RS) CKT-1		D	Retrofitment of Main Bay & Tie Bay Isolators of Heerapura-Hindaun line feeder at Heerapura GSS	28-Sep-2025	09:00	29-Sep-2025	18:00	552A, 552B and 552T Bays are owned by POWERGRID in the premises of RVPN Heerapura GSS	PLANNED	Approved					Clubbed with 562
473	RQ232845	OCC_234	jhajjar_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-1		D	Line SD required for Annual PM	26-Sep-2025	08:00	26-Sep-2025	18:00		PLANNED	Approved	26-Sep-25	16:00	26-Sep-25	23:59	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/ Upto 16:00Hrs
474	RQ232461	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-2		D	Attending COE Protection Observations, AMP of Line Equipment	25-Sep-2025	16:00	26-Sep-2025	23:00		PLANNED	Approved	25-Sep-25	17:00	26-Sep-25	23:59	May be given from 17:00Hrs
475	RQ232733	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-1		C	Retrofitment of Line Isolator of Bassi-Heerapura ckt-1 at Heerapura GSS	25-Sep-2025	09:00	27-Sep-2025	18:00	Line along with Line Bay is owned by POWERGRID in the premises of RVPN Heerapura GSS	PLANNED	Approved	25-Sep-25	09:00	27-Sep-25	18:00	
476	RQ232870	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA-PATIALA (PG) CKT-2		D	For rectification of Shutdown nature Defects	25-Sep-2025	09:00	25-Sep-2025	18:00	Kindly approve.	PLANNED	Approved	25-Sep-25	09:00	25-Sep-25	18:00	
477	RQ232878	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRS S XXIX)-WAGOORA(PG) (NRSS XXIX) CKT-1		D	For rectification of Shutdown nature Defects and replacement of broken insulator	25-Sep-2025	09:00	25-Sep-2025	18:00	Kindly approve.	PLANNED	Approved	25-Sep-25	09:00	25-Sep-25	18:00	
478	RQ232871	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA-PATIALA (PG) CKT-1		D	A/R in Non auto Mode required for safety of manpower working in 400KV Ludhiana-Patiala ckt-2	25-Sep-2025	09:00	25-Sep-2025	18:00	Kindly approve.	PLANNED	Approved	25-Sep-25	09:00	25-Sep-25	18:00	
479	RQ232844	OCC_234	jhajjar_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-2		D	Line SD required for Annual PM	25-Sep-2025	08:00	25-Sep-2025	18:00		PLANNED	Approved	25-Sep-25	16:00	25-Sep-25	23:59	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/ Upto 16:00Hrs
480	RQ232694	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KOTA(PG) (PG) CKT-1		D	Defects' rectification observed during patrolling	25-Sep-2025	08:00	26-Sep-2025	18:00	S/D required timely	PLANNED	Approved	25-Sep-25	08:00	26-Sep-25	18:00	
481	RQ232876	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH-WAGOORA (PG) CKT-1		D	For rectification of Shutdown nature Defects	24-Sep-2025	09:00	24-Sep-2025	18:00	Kindly approve.	PLANNED	Approved	24-Sep-25	09:00	24-Sep-25	18:00	

482	RQ232843	OCC_234	jhajjar_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-1		D	Line SD required for Annual PM	24-Sep-2025	08:00	24-Sep-2025	18:00		PLANNED	Approved	24-Sep-25	16:00	24-Sep-25	23:59	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/ Upto 16:00Hrs
483	RQ232460	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-1		D	Attending COE Protection Observations, AMP of Line Equipment	23-Sep-2025	16:00	24-Sep-2025	23:00		PLANNED	Approved	23-Sep-25	17:00	24-Sep-25	23:59	May be given from 17:00Hrs
484	RQ232698	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-1		D	Replacement of Flashover Insulator at Loc No 46 and 92,Polluted insulator@93	23-Sep-2025	08:00	23-Sep-2025	18:00	SHUTDOWN	PLANNED	Approved	23-Sep-25	16:00	23-Sep-25	23:59	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC consent/ Upto 16:00Hrs
485	RQ232842	OCC_234	jhajjar_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-2		D	Line SD required for Annual PM	23-Sep-2025	08:00	23-Sep-2025	18:00		PLANNED	Approved	23-Sep-25	16:00	23-Sep-25	23:59	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/ Upto 16:00Hrs
486	RQ232932	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-MOGA (PG) CKT-1		D	Testing after Busbar retrofitting work	22-Sep-2025	09:00	22-Sep-2025	18:00	Kindly approve.	PLANNED	Approved	22-Sep-25	09:00	22-Sep-25	18:00	
487	RQ232732	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-2		C	Retrofitment of Line Isolator of Bassi-Heerapura ckt-2 at Heerapura GSS	22-Sep-2025	09:00	24-Sep-2025	18:00	Line along with Line Bay is owned by POWERGRID in the premises of RVPN Heerapura GSS	PLANNED	Approved	22-Sep-25	09:00	24-Sep-25	18:00	
488	RQ232877	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH-WAGOORA (PG) CKT-2		D	For rectification of Shutdown nature Defects	22-Sep-2025	09:00	22-Sep-2025	18:00	Kindly approve.	PLANNED	Approved	22-Sep-25	09:00	22-Sep-25	18:00	
489	RQ232699	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-2		D	Replacement of Flashover Insulator at Loc No 185	22-Sep-2025	08:00	22-Sep-2025	18:00	SHUTDOWN	PLANNED	Approved	22-Sep-25	16:00	22-Sep-25	23:59	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC consent/
490	RQ232726	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-1		C	CVT replacement work	22-Sep-2025	08:00	23-Sep-2025	18:00	CVT replacement work at mandola SS	PLANNED	Approved	22-Sep-25	08:00	22-Sep-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC consent/
491	RQ232841	OCC_234	jhajjar_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-1		D	Line SD required for Annual PM	22-Sep-2025	08:00	22-Sep-2025	18:00		PLANNED	Approved	22-Sep-25	16:00	22-Sep-25	23:59	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/ Upto 16:00Hrs
492	RQ232459	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLAYAT SOLAR NTPC_1 (NTPC_KOLAYAT SL)-BHADLA_2 (PG) (NTPC_KOLAYAT SL) CKT-1		D	Replacement of M2 Differential Relay	21-Sep-2025	16:00	22-Sep-2025	23:00		PLANNED	Approved	21-Sep-25	17:00	22-Sep-25	23:59	May be given from 17:00Hrs
493	RQ232869	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT-2		D	For identified line maintenance work (Tightening work, HW fitting etc fixing work).	21-Sep-2025	08:00	21-Sep-2025	18:00	Kindly approve.	PLANNED	Approved	21-Sep-25	08:00	21-Sep-25	18:00	
494	RQ232939	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BEHMAN JASSA SINGH (PS)-MOGA(PG) (PSTCL) CKT-1		D	Bus Bar relay retrofitting & LBB relay testing	20-Sep-2025	09:00	20-Sep-2025	18:00	Kindly approve.	PLANNED	Approved	20-Sep-25	09:00	20-Sep-25	18:00	

495	RQ232868	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA-SONIPAT (PG) CKT-1		D	For identified line maintenance work (Tightening work, HW fitting etc fixing work).	20-Sep-2025	08:00	20-Sep-2025	18:00	Kindly approve.	PLANNED	Approved	20-Sep-25	08:00	20-Sep-25	18:00	
496	RQ232725	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-2		C	CVT replacement work	20-Sep-2025	08:00	21-Sep-2025	18:00	CVT replacement work at mandola SS	PLANNED	Approved	20-Sep-25	08:00	20-Sep-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC consent/
497	RQ232861	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-DHANANSU(PG) (PG) CKT-1		D	Shutdown require for removal of aviation gloubes under OPGW works.	19-Sep-2025	09:00	23-Sep-2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	19-Sep-25	09:00	23-Sep-25	18:00	
498	RQ232863	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-NAKODAR(PG) (PG) CKT-1		D	A/R in Non auto Mode required for safety of manpower working in 400 KV JALANDHAR(PG)-DHANANSU(PG) (PG) CKT-1 under OPGW works	19-Sep-2025	09:00	23-Sep-2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	19-Sep-25	09:00	23-Sep-25	18:00	
499	RQ232862	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-NAKODAR(PG) (PG) CKT-1		D	A/R in Non auto Mode required for safety of manpower working in 400 KV JALANDHAR(PG)-DHANANSU(PG) (PG) CKT-1 under OPGW works	19-Sep-2025	09:00	23-Sep-2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	19-Sep-25	09:00	23-Sep-25	18:00	
500	RQ232840	OCC_234	jhajar_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-2		D	Line SD required for Annual PM	19-Sep-2025	08:00	19-Sep-2025	18:00		PLANNED	Approved	19-Sep-25	16:00	19-Sep-25	23:59	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/ Upto 16:00Hrs
501	RQ232700	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT(PG)-MUZAFFARNAGAR(UP) (PG) CKT-1		D	Replacement of Flashover Insulator at Loc No 32,55 and 70 and Rectification of S/D Deffects	19-Sep-2025	08:00	20-Sep-2025	18:00	SHUTDOWN	PLANNED	Approved	19-Sep-25	08:00	20-Sep-25	18:00	
502	RQ232724	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-1		C	CVT replacement work	18-Sep-2025	08:00	19-Sep-2025	18:00	CVT replacement work at mandola SS	PLANNED	Approved	18-Sep-25	08:00	18-Sep-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time// May be given for 1 day shutdown
503	RQ232839	OCC_234	jhajar_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-1		D	Line SD required for Annual PM	18-Sep-2025	08:00	18-Sep-2025	18:00		PLANNED	Approved	18-Sep-25	16:00	18-Sep-25	23:59	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/ Upto 16:00Hrs
504	RQ232838	OCC_234	jhajar_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-2		D	Line SD required for Annual PM	17-Sep-2025	08:00	17-Sep-2025	18:00		PLANNED	Approved	17-Sep-25	16:00	17-Sep-25	23:59	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/ Upto 16:00Hrs
505	RQ232676	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-BIKANER(PG) (PG) CKT-1		D	Overhead crossing of 400 KV BIKANER-II TO BIKANER-III TL	16-Sep-2025	08:00	18-Sep-2025	20:00	Stringing work shutdown	PLANNED	Approved	16-Sep-25	17:00	18-Sep-25	23:00	May be given from 17:00Hrs /Subject to real time grid condition
506	RQ232837	OCC_234	jhajar_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-1		D	Line SD required for Annual PM	16-Sep-2025	08:00	16-Sep-2025	18:00		PLANNED	Approved	16-Sep-25	16:00	16-Sep-25	23:59	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/ Upto 16:00Hrs

507	RQ232677	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-BIKANER(PG) (PG) CKT-2		D	Overhead crossing of 400 KV BIKANER-II TO BIKANER-III TL	16-Sep-2025	08:00	18-Sep-2025	20:00	Stringing work shutdown	PLANNED	Approved	16-Sep-25	17:00	18-Sep-25	23:00	May be given from 17:00Hrs /Subject to real time grid condition
508	RQ232723	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-2		C	CVT replacement work	16-Sep-2025	08:00	17-Sep-2025	18:00	CVT replacement work at mandola SS	PLANNED	Approved	16-Sep-25	08:00	16-Sep-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time// May be given for 1 day shutdown
509	RQ232934	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-JALANDHAR (PG) CKT-2		D	Testing after Busbar retrofitting work	15-Sep-2025	09:00	15-Sep-2025	18:00	Kindly approve.	PLANNED	Approved	15-Sep-25	09:00	15-Sep-25	18:00	
510	RQ232685	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1		C	Airport Diversion for temporary arrangement	15-Sep-2025	08:00	24-Sep-2025	18:00	Along with S/D of 400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-2 simultaneously and Non auto mode for 400 kv Kota(PG)-JAIPUR SOUTH (PG)	PLANNED	Rejected					Utility may apply the shutdown in D-5 basis after receiving confirmation for the mentioned shutdown
511	RQ232686	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-2		C	Airport Diversion for temporary arrangement	15-Sep-2025	08:00	24-Sep-2025	18:00	Along with S/D of 400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1 simultaneously and Non auto mode for 400 kv Kota(PG)-JAIPUR SOUTH (PG)	PLANNED	Rejected					Utility may apply the shutdown in D-5 basis after receiving confirmation for the mentioned shutdown
512	RQ232675	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-BIKANER(PG) (PG) CKT-2		C	TAPPING OF LILO OF 400 KV BIKANER_2 (PBTS)-BIKANER(PG) (PG) CKT-2	15-Sep-2025	08:00	30-Sep-2025	20:00	Stringing work shutdown	PLANNED	Rejected					Utility may clarify the plant at which line is to be LILoed
513	RQ232836	OCC_234	jhajar_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-2		D	Line SD required for Annual PM	15-Sep-2025	08:00	15-Sep-2025	18:00		PLANNED	Approved	15-Sep-25	16:00	15-Sep-25	23:59	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/ Upto 16:00Hrs
514	RQ232674	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-BIKANER(PG) (PG) CKT-1		C	TAPPING OF LILO OF 400 KV BIKANER_2 (PBTS)-BIKANER(PG) (PG) CKT-1	15-Sep-2025	08:00	30-Sep-2025	20:00	Stringing work shutdown	PLANNED	Rejected					Utility may clarify the plant at which line is to be LILoed
515	RQ232736	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(PG)-KABULPUR(HV) (PG)		C	Replacement of Damaged conductor in span 207 - 208	14-Sep-2025	08:00	15-Sep-2025	18:00	Also provide approval of Non-auto mode of 400 KV BAWANA CCGTB(DTL)-BHIWANI(PG) CKT-1	PLANNED	Approved	14-Sep-25	08:00	15-Sep-25	18:00	

516	RQ232722	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-3		C	CVT replacement work	14-Sep-2025	08:00	15-Sep-2025	18:00	CVT replacement work at mandola SS	PLANNED	Approved	14-Sep-25	08:00	14-Sep-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time// May be given
517	RQ232904	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRS S XXIX)-SAMBA(PG) (NRSS XXIX) CKT-2		D	AMP of Line Equipment & Line Reactor	12-Sep-2025	09:00	12-Sep-2025	17:00	Kindly approve.	PLANNED	Approved	12-Sep-25	09:00	12-Sep-25	17:00	
518	RQ232721	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-4		C	CVT replacement work by Mandola & Replacement of Flashover Insulator at Loc No 52 by Meerut TLM	12-Sep-2025	08:00	13-Sep-2025	18:00	CVT replacement work at mandola SS	PLANNED	Approved	12-Sep-25	08:00	12-Sep-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time// May be given for 1 day shutdown
519	RQ232690	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1		D	To attend shutdown nature defects by Kota & Chittorgarh	12-Sep-2025	08:00	14-Sep-2025	18:00	Non auto mode for 400 kV RAPPCC-Kankroli, MOST URGENT	PLANNED	Approved	12-Sep-25	15:00	14-Sep-25	23:00	May be given from 15:00Hrs
520	RQ232888	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GUMMA (HP)-PANCHKULA(PG) (PG) CKT-2		D	For rectification of Shutdown nature Defects	12-Sep-2025	08:00	12-Sep-2025	18:00	Kindly approve.	PLANNED	Approved	12-Sep-25	08:00	12-Sep-25	18:00	
521	RQ232649	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-2		D	Shut down nature defects rectification work	11-Sep-2025	09:00	11-Sep-2025	18:00	Non-Auto of the other charged ckt is required during shutdown	PLANNED	Approved	11-Sep-25	09:00	11-Sep-25	18:00	
522	RQ232683	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-RISHIKESH(UK) (PG) CKT-1		D	relay retrofitting	11-Sep-2025	08:00	11-Sep-2025	20:00	Shutdown	PLANNED	Approved	11-Sep-25	08:00	11-Sep-25	20:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/
523	RQ232735	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGTB(DTL)-BHIWANI(PG) (PG)		C	Replacement of Damaged conductor in Span 207 - 208	11-Sep-2025	08:00	12-Sep-2025	18:00	Also provide approval of Non-auto mode of 400 KV KABULPUR(HV) - BHIWANI(PG) CKT-1	PLANNED	Approved	11-Sep-25	08:00	12-Sep-25	18:00	May be given subject to real time grid conditions & Delhi consent /One circuit shutdown from both end at a time
524	RQ232903	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRS S XXIX)-SAMBA(PG) (NRSS XXIX) CKT-1		D	AMP of Line Equipment & Line Reactor	10-Sep-2025	09:00	10-Sep-2025	17:00	Kindly approve.	PLANNED	Approved	10-Sep-25	09:00	10-Sep-25	17:00	
525	RQ232933	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-JALANDHAR (PG) CKT-1		D	Testing after Busbar retrofitting work	10-Sep-2025	09:00	10-Sep-2025	18:00	Kindly approve.	PLANNED	Approved	10-Sep-25	09:00	10-Sep-25	18:00	
526	RQ232648	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-1		D	Shut down nature defects rectification work	10-Sep-2025	09:00	10-Sep-2025	18:00	Non-Auto of the other charged ckt is required during shutdown	PLANNED	Approved	10-Sep-25	09:00	10-Sep-25	18:00	
527	RQ232618	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-2		D	For rectification of shutdown nature defects	10-Sep-2025	08:00	11-Sep-2025	20:00		PLANNED	Approved					Clubbed with 643

528	RQ232720	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH (PG) (DTL) CKT-2		C	CVT replacement work	10-Sep-2025	08:00	11-Sep-2025	18:00	CVT replacement work at mandola SS	PLANNED	Approved	10-Sep-25	08:00	10-Sep-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time// May be given
529	RQ232682	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-MUZAFFARNAGAR(UP) (PTCUL) CKT-1		D	relay retrofitting	10-Sep-2025	08:00	10-Sep-2025	20:00	Shutdown	PLANNED	Approved	10-Sep-25	08:00	10-Sep-25	20:00	
530	RQ232859	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATRAN(PATR)-KAITHAL(PG) (PATRAN) CKT-1		D	Shutdown required for damaged OPGW replacement work in 5 span (TN 94 – TN 96 & TN 69 - TN 71)	09-Sep-2025	09:00	11-Sep-2025	17:00	Under construction head. Kindly approve.	PLANNED	Approved	09-Sep-25	09:00	11-Sep-25	17:00	
531	RQ232896	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH-PATIALA (PG) CKT-2		D	AR in Non Auto Mode required for fixing of Copper Bonds.	09-Sep-2025	09:00	09-Sep-2025	18:00	Kindly approve.	PLANNED	Approved	09-Sep-25	09:00	09-Sep-25	18:00	
532	RQ232860	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATRAN(PATR)-KAITHAL(PG) (PATRAN) CKT-2		D	AR Non - auto mode required for or safety of manpower working 400KV Patran-Kaithal ckt-1 for OPGW replacement work (TN 94 – TN 96 & TN 69 - TN 71)	09-Sep-2025	09:00	11-Sep-2025	17:00	Under construction head. Kindly approve.	PLANNED	Approved	09-Sep-25	09:00	11-Sep-25	17:00	
533	RQ232647	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2		D	Shut down nature defects rectification work	09-Sep-2025	09:00	09-Sep-2025	18:00	Non-Auto of the other charged ckt is required during shutdown	PLANNED	Approved	09-Sep-25	09:00	09-Sep-25	18:00	
534	RQ232729	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-RATANGARH (RS) CKT-1		D	For overhead crossing of 400kV Bassi-Sikar by under construction 765kV Bhadla-III Sikar-II TL	09-Sep-2025	06:00	11-Sep-2025	18:00		PLANNED	Approved	09-Sep-25	06:00	11-Sep-25	18:00	
535	RQ232613	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-1		D	Line & Bay Isolator retrofitment work at Heerapura GSS.	08-Sep-2025	10:00	10-Sep-2025	18:00		PLANNED	Approved	08-Sep-25	10:00	10-Sep-25	18:00	
536	RQ232895	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NALLAGARH-PATIALA (PG) CKT-1		D	AR in Non Auto Mode required for fixing of Copper Bonds.	08-Sep-2025	09:00	08-Sep-2025	18:00	Kindly approve.	PLANNED	Approved	08-Sep-25	09:00	08-Sep-25	18:00	
537	RQ232684	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-JHATIKARA(PG) (DTL) CKT-2		D	Rectification of SD Nature defects TLM & Isolator Retrofitment work by SS	08-Sep-2025	09:00	11-Sep-2025	20:00	Shutdown	PLANNED	Approved	08-Sep-25	16:00	11-Sep-25	23:59	May be given subject to real time grid conditions & Delhi consent /One circuit shutdown from both end at a time/ May be given from
538	RQ232646	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1		D	Shut down nature defects rectification work by Neemrana & amp work by Sikar	08-Sep-2025	09:00	08-Sep-2025	18:00	Non-Auto of the other charged ckt is required during shutdown	PLANNED	Approved	08-Sep-25	09:00	08-Sep-25	18:00	
539	RQ232617	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1		D	For rectification of shutdown nature defects	08-Sep-2025	08:00	09-Sep-2025	20:00		PLANNED	Approved					Clubbed with 644

540	RQ232719	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-MAHARANIBAGH (PG) (DTL) CKT-1		C	CVT replacement work	08-Sep-2025	08:00	09-Sep-2025	18:00	CVT replacement work at mandola SS	PLANNED	Approved	08-Sep-25	08:00	08-Sep-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time// May be given
541	RQ232718	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAPUR(UP)-MURADNAGAR_1 (UP) (PG) CKT-1		C	CT replacement work	08-Sep-2025	08:00	10-Sep-2025	18:00	Line CT replacement work at DTL Bawana SS	PLANNED	Rejected					Utility may check the element name wrt remarks
542	RQ232935	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-SAMBA (PG) CKT-1		D	For AMP of Line Equipments	07-Sep-2025	09:30	07-Sep-2025	17:00	Kindly approve.	PLANNED	Approved	07-Sep-25	09:30	07-Sep-25	17:00	
543	RQ232908	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-SAMBA(PG) (NRSS XXIX) CKT-2		D	AMP works	07-Sep-2025	09:00	07-Sep-2025	17:00	Kindly approve.	PLANNED	Approved	07-Sep-25	09:00	07-Sep-25	17:00	
544	RQ232644	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH(P G)-TUGHLAKABAD(P G) (DTL) CKT-1		D	For Joint box creation to provide connectivtiy Faridabad RHQ	06-Sep-2025	08:00	07-Sep-2025	18:00	Non-Auto required for Joint box creation works	PLANNED	Approved	06-Sep-25	08:00	07-Sep-25	18:00	
545	RQ232645	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH(P G)-TUGHLAKABAD(P G) (DTL) CKT-2		D	For Joint box creation to provide connectivtiy Faridabad RHQ	06-Sep-2025	08:00	07-Sep-2025	18:00	Non-Auto required for Joint box creation works	PLANNED	Approved	06-Sep-25	08:00	07-Sep-25	18:00	
546	RQ232887	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GUMMA (HP)-PANCHKULA(PG) (PG) CKT-1		D	For rectification of Shutdown nature Defects	05-Sep-2025	08:00	05-Sep-2025	18:00	Kindly approve.	PLANNED	Approved	05-Sep-25	08:00	05-Sep-25	18:00	
547	RQ232717	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAPUR(UP)-MURADNAGAR_1 (UP) (PG) CKT-1		C	CVT replacement work by Mandola & TL MAINTENANCE WORK by Dadri TLM	05-Sep-2025	08:00	07-Sep-2025	18:00	Line CVT replacement work at DTL Bawana SS & Shut down nature defects rectification work	PLANNED	Rejected					Utility may check the element name wrt remarks
548	RQ232894	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA-PANCHKULA (PG) CKT-1		D	A/R in Non auto Mode required for safety of manpower working in 400KV Patiala-Panchkula ckt-2	04-Sep-2025	10:00	04-Sep-2025	12:00	Kindly approve.	PLANNED	Approved	04-Sep-25	10:00	04-Sep-25	12:00	
549	RQ232893	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA-PANCHKULA (PG) CKT-2		D	For rectification of Shutdown nature Defects	04-Sep-2025	10:00	04-Sep-2025	12:00	Kindly approve.	PLANNED	Approved	04-Sep-25	10:00	04-Sep-25	12:00	
550	RQ232907	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-SAMBA(PG) (NRSS XXIX) CKT-1		D	AMP works	04-Sep-2025	09:00	04-Sep-2025	17:00	Kindly approve.	PLANNED	Approved	04-Sep-25	09:00	04-Sep-25	17:00	
551	RQ232616	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-2		D	For rectification of shutdown nature defects	04-Sep-2025	08:00	06-Sep-2025	20:00		PLANNED	Approved	04-Sep-25	08:00	06-Sep-25	20:00	
552	RQ232891	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA-PANCHKULA (PG) CKT-1		D	For rectification of Shutdown nature Defects	03-Sep-2025	10:00	03-Sep-2025	12:00	Kindly approve.	PLANNED	Approved	03-Sep-25	10:00	03-Sep-25	12:00	

553	RQ232892	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA-PANCHKULA (PG) CKT-2		D	A/R in Non auto Mode required for safety of manpower working in 400KV Patiala-Panchkula ckt-1	03-Sep-2025	10:00	03-Sep-2025	12:00	Kindly approve.	PLANNED	Approved	03-Sep-25	10:00	03-Sep-25	12:00	
554	RQ232872	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-2		D	A/R Non auto Mode required for installation/fixing of OPGW Vibration Dampers (VD's) at Tower No 51 & 52.	03-Sep-2025	10:00	03-Sep-2025	17:00	Kindly approve.	PLANNED	Approved	03-Sep-25	10:00	03-Sep-25	17:00	
555	RQ232716	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1		C	CVT replacement work	03-Sep-2025	08:00	04-Sep-2025	18:00	Line CVT replacement work at DTL Bawana SS	PLANNED	Approved	03-Sep-25	08:00	03-Sep-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/Delhi consent/ May be given for 1 day
556	RQ232728	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-2		D	For overhead crossing of 400kV Bassi-Sikar by under construction 765kV Bhadla-III Sikar-II TL	03-Sep-2025	06:00	05-Sep-2025	18:00		PLANNED	Approved	03-Sep-25	15:00	05-Sep-25	23:00	Subject to real time grid condition & max two line shutdown from both ends /May be given from 15:00Hrs
557	RQ232727	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-1		D	For overhead crossing of 400kV Bassi-Sikar by under construction 765kV Bhadla-III Sikar-II TL	03-Sep-2025	06:00	05-Sep-2025	18:00		PLANNED	Approved	03-Sep-25	15:00	05-Sep-25	23:00	Subject to real time grid condition & max two line shutdown from both ends /May be given from 15:00Hrs
558	RQ232697	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (PG) CKT-2		D	Rectification of SD Nature defects by TLM & ISOLATOR RETROFITMENT WORK by SS	02-Sep-2025	08:00	05-Sep-2025	18:00	SHUTDOWN	PLANNED	Approved	02-Sep-25	16:00	05-Sep-25	23:59	May be given subject to real time grid conditions & Delhi consent /One circuit shutdown from both end at a time/ May be given from
559	RQ232916	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANCHKULA(PG)-PANIPAT(BB) (PG) CKT-1		D	For replacement of damaged jumper of 400KV Panipat Line at Panchkula Sub-Station Gantry	01-Sep-2025	10:00	01-Sep-2025	14:00	Kindly approve.	PLANNED	Approved	01-Sep-25	10:00	01-Sep-25	14:00	
560	RQ232917	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA-PANCHKULA (PG) CKT-2		D	To provide safety of manpower working for replacement of damaged jumper of 400KV Panipat Line at Panchkula Sub-Station Gantry	01-Sep-2025	10:00	01-Sep-2025	14:00	Kindly approve.	PLANNED	Approved	01-Sep-25	10:00	01-Sep-25	14:00	
561	RQ232849	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAMIRPUR-PARBATI POOLING BANALA (PG) CKT-1		C	To facilitate the Tower Erection and Stringing work of "Route Diversion work at Loc no 39 of 400kV Banala - Amritsar - Hamirpur TL"	01-Sep-2025	09:00	20-Sep-2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	15-Sep-25	09:00	05-Oct-25	18:00	Shutdown may be allowed after 15.09.2025 subject to real time real time hydro generation pattern in Parbati complex
562	RQ232711	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HEERAPURA-HINDAUN (RS) CKT-1		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	01-Sep-2025	09:00	03-Sep-2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Approved	01-Sep-25	16:00	03-Sep-25	23:59	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/ Upto 16:00Hrs/Subject to Rajasthan consent

563	RQ232709	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-1		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	01-Sep-2025	09:00	03-Sep-2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Approved	01-Sep-25	09:00	03-Sep-25	18:00	
564	RQ232848	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1		C	To facilitate the Tower Erection and Stringing work of "Route Diversion work at Loc no 39 of 400kV Banala - Amritsar - Hamirpur TL"	01-Sep-2025	09:00	20-Sep-2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	15-Sep-25	09:00	05-Oct-25	18:00	Shutdown may be allowed after 15.09.2025 subject to real time real time hydro generation pattern in Parbati complex
565	RQ232710	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-2		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	01-Sep-2025	09:00	03-Sep-2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Approved	01-Sep-25	09:00	03-Sep-25	18:00	
566	RQ232851	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2		D	AR in Non auto mode required for stringing of balance portion of the 2nd ckt of 400KV D/C Dulhasti Kishenpur - II.	01-Sep-2025	08:00	30-Sep-2025	18:00	Under construction head. Kindly approve.	PLANNED	Rejected					Deferred till next OCC. May be availed in lean hydro
567	RQ232615	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-1		D	For rectification of shutdown nature defects	01-Sep-2025	08:00	03-Sep-2025	20:00		PLANNED	Approved	01-Sep-25	08:00	03-Sep-25	20:00	
568	RQ232855	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(P G)-DHANANSU(PG) (PG) CKT-1		D	AR Non - auto mode required for OPGW installation works under ULDC scheme.	01-Sep-2025	08:00	30-Sep-2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	01-Sep-25	08:00	30-Sep-25	18:00	
569	RQ232853	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH(P G)-BAGLIHAR(JK) (JKSPDCL) CKT-1		D	AR Non - auto mode required for OPGW installation works under ULDC scheme.	01-Sep-2025	08:00	30-Sep-2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	01-Sep-25	08:00	30-Sep-25	18:00	
570	RQ232852	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1		D	AR Non - auto mode required for OPGW installation works under ULDC scheme.	01-Sep-2025	08:00	30-Sep-2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	01-Sep-25	08:00	30-Sep-25	18:00	
571	RQ232715	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1		C	CVT replacement work	01-Sep-2025	08:00	02-Sep-2025	18:00	Line CVT replacement work at DTL Bawana SS	PLANNED	Approved	01-Sep-25	08:00	01-Sep-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/Delhi consent/

572	RQ232689	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1		D	Polymer insulator replacement work	01-Sep-2025	08:00	10-Sep-2025	18:00	Non auto mode for 400 kv RAPP-C. Chittorgarh, MOST URGENT	PLANNED	Approved	01-Sep-25	08:00	10-Sep-25	18:00	
573	RQ232854	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGLIHAR(JK)-KISHENPUR(PG) (JKSPDCL) CKT-3		D	AR Non - auto mode required for OPGW installation works under ULDC scheme.	01-Sep-2025	08:00	30-Sep-2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	01-Sep-25	08:00	30-Sep-25	18:00	
574	RQ232850	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2		C	SD required for stringing of balance portion of the 2nd ckt of 400KV D/C Dulhasti Kishenpur - II.	01-Sep-2025	08:00	30-Sep-2025	18:00	Under construction head. Kindly approve.	PLANNED	Rejected					Deferred till next OCC. May be availed in lean hydro
575	RQ232856	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-NAKODAR(PSG) (PG) CKT-1		D	AR Non - auto mode required for OPGW installation works under ULDC scheme.	01-Sep-2025	08:00	30-Sep-2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	01-Sep-25	08:00	30-Sep-25	18:00	
576	RQ233111	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY(PG)-RAMPUR_PRSTL (UP) (PG)	POWER GRID, UP PTCL	D	For Stringing work(Overhead Crossing) of 765 kv D/C Neemrana Bareilly Transmission line	28-Sep-2025	07:00	30-Sep-2025	19:00		PLANNED	Approved	28-Sep-25	07:00	30-Sep-25	19:00	
577	RQ232270	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-2	POWER GRID, UP PTCL	D	NON AUTO MODE for PID	19-Sep-2025	09:00	19-Sep-2025	18:00		PLANNED	Approved	19-Sep-25	09:00	19-Sep-25	18:00	
578	RQ232973	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI(PG)-SAHUPURI(UP) (PG) CKT-2	POWER GRID, UP PTCL	D	Rectification of shutdown nature work.	16-Sep-2025	07:00	16-Sep-2025	18:00		PLANNED	Approved	16-Sep-25	07:00	16-Sep-25	18:00	
579	RQ232974	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI(PG)-SAHUPURI(UP) (PG) CKT-1	POWER GRID, UP PTCL	D	Rectification of shutdown nature work.	15-Sep-2025	07:00	15-Sep-2025	18:00		PLANNED	Approved	15-Sep-25	07:00	15-Sep-25	18:00	
580	RQ233037	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-BASTI(UP) (PG) CKT-2	POWER GRID, UP PTCL	C	Bus bar relay retrofitting work - PUA & PUB installation	10-Sep-2025	09:00	11-Sep-2025	18:00		PLANNED	Approved	10-Sep-25	09:00	11-Sep-25	18:00	
581	RQ231861	OCC_234	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-BASTI(UP) (PG) CKT-2	POWER GRID, UP PTCL	C	* SHUTDOWN REQUIRED FOR ROUTINE TESTING AND MAINTENANCE WORK AT 400 KV GIS SS BASTI	09-Sep-2025	10:00	09-Sep-2025	17:00		PLANNED	Approved	09-Sep-25	10:00	09-Sep-25	17:00	

582	RQ231849	OCC_234	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA(PG)-RASRA (UP) (PG) CKT-1	POWER GRID,UP PTCL	D	Routine maintenance and relay testing.Jumper tightening by Line maintenance team. (No supply disturbance as 400 kV Kasara-Rasra(400 kV) line will remain energised during above s/d.)	08-Sep-2025	09:00	08-Sep-2025	12:00	Please ignore previous shutdown which has been applied for 01.09.2025-30.09.2025	PLANNED	Approved	08-Sep-25	09:00	08-Sep-25	12:00	
583	RQ233044	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MORADABAD(UP)-RAMPUR_PRSTL (UP) (PG)	POWER GRID,UP PTCL	D	To attend the SD nature defects in the line.	08-Sep-2025	08:00	08-Sep-2025	18:00		PLANNED	Approved	08-Sep-25	08:00	08-Sep-25	18:00	
584	RQ231863	OCC_234	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-2	POWER GRID,UP PTCL	C	* SHUTDOWN REQUIRED FOR ROUTINE TESTING AND MAINTENANCE WORK AT 400 KV GIS SS BASTI	06-Sep-2025	10:00	06-Sep-2025	17:00		PLANNED	Approved	06-Sep-25	10:00	06-Sep-25	17:00	
585	RQ231840	OCC_234	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAU(UP)-RASRA (UP) (PG) CKT-1	POWER GRID,UP PTCL	D	Routine maintenance and relay testing. Jumper tightening by line	06-Sep-2025	09:00	06-Sep-2025	12:00	No supply disturbance as 400 kV PGCIL(Ballia)-Rasra(400 kV) line will remain energised during above s/d.	PLANNED	Approved	06-Sep-25	09:00	06-Sep-25	12:00	
586	RQ231873	OCC_234	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY(PG)-RAMPUR_PRSTL (UP) (PG)	POWER GRID,UP PTCL	D	PMU wiring/ AMP works	05-Sep-2025	09:00	05-Sep-2025	13:00		PLANNED	Approved	05-Sep-25	09:00	05-Sep-25	13:00	
587	RQ231846	OCC_234	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA(PG)-RASRA (UP) (PG) CKT-1	POWER GRID,UP PTCL	D	Routine maintenance and relay testing.Jumper tightening by Line maintenance team.	01-Sep-2025	08:00	30-Sep-2025	18:00	No supply disturbance as 400 kV Kasara-Rasra(400 kV) line will remain energised during above s/d.	PLANNED	Approved	01-Sep-25	08:00	30-Sep-25	18:00	
588	RQ233249	OCC_234	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-GSS PACHPADRA (RS) CKT-1	RRVPNL	D	Preventive maintenance & Testing	27-Sep-2025	17:00	27-Sep-2025	23:00		PLANNED	Approved	27-Sep-25	17:00	27-Sep-25	23:00	
589	RQ233261	OCC_234	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-RATANGARH (RS) CKT-1	RRVPNL	D	Maintenance Work of Bay Equipments	26-Sep-2025	08:00	26-Sep-2025	18:00		PLANNED	Approved	26-Sep-25	08:00	26-Sep-25	18:00	
590	RQ233254	OCC_234	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-JODHPUR (RS) CKT-1	RRVPNL	D	Planned maintenance	26-Sep-2025	08:00	26-Sep-2025	18:00		PLANNED	Approved	26-Sep-25	15:00	26-Sep-25	23:00	May be given from 15:00Hrs/subject to no other line outage from both ends
591	RQ233132	OCC_234	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-CHHABRA SCTPS (RS) CKT-2	RRVPNL	D	For removal of defective Main-I ABB REL670 Distance Protection Relay by MPT&S wing	25-Sep-2025	08:00	25-Sep-2025	18:00		PLANNED	Approved	25-Sep-25	16:00	25-Sep-25	23:59	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/ Upto 16:00Hrs

592	RQ233265	OCC_234	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARMER(RS)-RAJWEST(RW) (RS) CKT-1	RRVPNL	D	Planned maintenance	25-Sep-2025	08:00	25-Sep-2025	18:00		PLANNED	Approved	25-Sep-25	08:00	25-Sep-25	18:00	
593	RQ233131	OCC_234	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-CHHABRA SCTPS (RS) CKT-1	RRVPNL	D	For removal of defective Main-I ABB REL670 Distance Protection Relay by MPT&S wing	24-Sep-2025	08:00	24-Sep-2025	18:00		PLANNED	Approved	24-Sep-25	16:00	24-Sep-25	23:59	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/ Upto 16:00Hrs
594	RQ233146	OCC_234	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2	RRVPNL	D	For removal of defective Main-I ABB REL670 Distance Protection Relay and installation & configuration of new/repared ABB REL670 relay by MPT&S wing	19-Sep-2025	08:00	19-Sep-2025	18:00		PLANNED	Approved	19-Sep-25	16:00	19-Sep-25	23:59	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/ Upto 16:00Hrs
595	RQ233225	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-BIKANER(RS) (RS) CKT-1	RRVPNL	D	OVERHEAD CROSSING OF 765 KV D/C BIKANER III-NEEMRANA II TL	19-Sep-2025	08:00	20-Sep-2025	18:00	Stringing work shutdown	PLANNED	Approved	19-Sep-25	08:00	20-Sep-25	18:00	Subject to real time grid condition & Rajasthan consent/no other line shutdown from both ends
596	RQ233145	OCC_234	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	D	For removal of defective Main-I Micom P543 Distance Protection Relay and installation & configuration of new Micom P543 relay by MPT&S wing	18-Sep-2025	08:00	18-Sep-2025	18:00		PLANNED	Approved	18-Sep-25	16:00	18-Sep-25	23:59	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/ Upto 16:00Hrs
597	RQ233138	OCC_234	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HEERAPURA-HINDAUN (RS) CKT-1	RRVPNL	D	Halfyearly Maintenance and Testing of EHV Equipments at both end	17-Sep-2025	08:00	17-Sep-2025	18:00		PLANNED	Approved	17-Sep-25	08:00	17-Sep-25	18:00	
598	RQ233129	OCC_234	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-DEEDWANA(MTS) (RS) CKT-1	RRVPNL	D	Half Yearly maintenance & testing work of associated equipments of 400 kV Ajmer-Deedwana Line & Main Bay (406) to be carried out by M/s Kay Cee Energy Infra Ltd, Kota	17-Sep-2025	08:00	17-Sep-2025	18:00		PLANNED	Approved	17-Sep-25	08:00	17-Sep-25	18:00	
599	RQ233128	OCC_234	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-DEEDWANA(MTS) (RS) CKT-1	RRVPNL	D	Routine Bay Maintenance Work	16-Sep-2025	17:00	16-Sep-2025	22:00		PLANNED	Approved	16-Sep-25	17:00	16-Sep-25	22:00	
600	RQ233149	OCC_234	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHILWARA(RS)-CHHABRA(RVUN) (RS) CKT-1	RRVPNL	D	Annually Maintenance and testing of 400 KV CHHABRA LINE Bay (4352A) with 50 MVAR Reactor at Bhilwara end.	16-Sep-2025	08:00	16-Sep-2025	18:00		PLANNED	Approved	16-Sep-25	16:00	16-Sep-25	23:59	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/ Upto 16:00Hrs

601	RQ233140	OCC_234	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-HEERAPURA (RS) CKT-1	RRVPNL	D	Testing & Maintenance work of 400 KV side bay Equipments	16-Sep-2025	08:00	16-Sep-2025	18:00		PLANNED	Approved	16-Sep-25	08:00	16-Sep-25	18:00	
602	RQ233251	OCC_234	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-RAMGARH (RS) CKT-2	RRVPNL	D	Quarterly Maintenance	15-Sep-2025	17:00	15-Sep-2025	23:00		PLANNED	Approved	15-Sep-25	17:00	15-Sep-25	23:00	May be given from 17:00Hrs
603	RQ233139	OCC_234	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HINDAUN(RS)-CHHABRA(RVUN) (RS) CKT-1	RRVPNL	D	Halfyearly Maintenance and Testing of EHV Equipments	15-Sep-2025	08:00	15-Sep-2025	18:00		PLANNED	Approved	15-Sep-25	16:00	15-Sep-25	23:59	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/ Upto 16:00Hrs
604	RQ233319	OCC_234	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER-BHILWARA (RS) CKT-1	RRVPNL	D	During the Shutdown of 400KV Bus-2 at Bhilwara, 400KV Bhilwara Ajmer ckt-1 will also remain under shutdown. As corresponding 400KV Tie-3 under breakdown	15-Sep-2025	08:00	15-Sep-2025	18:00		PLANNED	Approved	15-Sep-25	08:00	15-Sep-25	18:00	
605	RQ233271	OCC_234	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKANI-JAISALMER (RS) CKT-2	RRVPNL	D	For half yearly maintenance work at both end	12-Sep-2025	19:00	13-Sep-2025	04:00		PLANNED	Approved	12-Sep-25	19:00	13-Sep-25	04:00	May be given on daily basis
606	RQ233127	OCC_234	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-2	RRVPNL	D	Routine Bay Maintenance Work	12-Sep-2025	17:00	12-Sep-2025	22:00		PLANNED	Approved	12-Sep-25	17:00	12-Sep-25	22:00	May be given from 17:00Hrs
607	RQ233223	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH SCTPS(RVUN)-BIKANER(RS) (RS) CKT-1	RRVPNL	D	OVERHEAD CROSSING OF 765 KV D/C BIKANER III-NEEMRANA II TL	12-Sep-2025	08:00	13-Sep-2025	18:00	Stringing work shutdown	PLANNED	Approved	13-Sep-25	08:00	14-Sep-25	18:00	Subject to real time grid condition & Rajasthan consent/May be planned on weekend
608	RQ233144	OCC_234	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER-BHILWARA (RS) CKT-2	RRVPNL	D	Annually maintenance and testing of associated equipments of 400 kV Bhilwara -Ajmer Ckt-2 Line & Bay to be carried out by M/s Kaycee Energy & Infra pvt. Ltd. Kota	12-Sep-2025	08:00	12-Sep-2025	18:00		PLANNED	Approved	12-Sep-25	08:00	12-Sep-25	18:00	
609	RQ233224	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH SCTPS(RVUN)-BIKANER(RS) (RS) CKT-2	RRVPNL	D	OVERHEAD CROSSING OF 765 KV D/C BIKANER III-NEEMRANA II TL	12-Sep-2025	08:00	13-Sep-2025	18:00	Stringing work shutdown	PLANNED	Approved	13-Sep-25	08:00	14-Sep-25	18:00	Subject to real time grid condition & Rajasthan consent/May be planned on weekend
610	RQ233151	OCC_234	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-1	RRVPNL	D	Routine Bay Maintenance Work	11-Sep-2025	17:00	11-Sep-2025	23:00		PLANNED	Approved	11-Sep-25	17:00	11-Sep-25	23:00	May be given from 17:00Hrs
611	RQ233248	OCC_234	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKANI-GSS PACHPADRA (RS) CKT-1	RRVPNL	D	Preventive maintenance & Testing of bay equipments	11-Sep-2025	17:00	11-Sep-2025	23:00		PLANNED	Approved	11-Sep-25	17:00	11-Sep-25	23:00	May be given from 15:00Hrs

612	RQ233143	OCC_234	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER-BHILWARA (RS) CKT-1	RRVPNL	D	Annually maintenance and testing of associated equipments of 400 kV Bhilwara -Ajmer Ckt-1 Line & Bay to be carried out by M/s Kaycee Energy & Infra pvt. Ltd. Kota	11-Sep-2025	08:00	11-Sep-2025	18:00		PLANNED	Approved	11-Sep-25	08:00	11-Sep-25	18:00	
613	RQ233259	OCC_234	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVU N)-RATANGARH(RS) (RS) CKT-2	RRVPNL	D	Raplacement work of burnt and damaged isolators	11-Sep-2025	08:00	12-Sep-2025	18:00		PLANNED	Approved	11-Sep-25	08:00	12-Sep-25	18:00	
614	RQ2331791	OCC_234	apl_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-DEEDWANA(MTS) (RS) CKT-1	RRVPNL	D	"SD Defects Rectification & Hardware Correction & Tightening Work"	11-Sep-2025	08:00	12-Sep-2025	23:00	"SD Defects Rectification & Hardware Correction & Tightening Work"	PLANNED	Approved	11-Sep-25	16:00	12-Sep-25	23:00	May be given from 16:00Hrs
615	RQ233269	OCC_234	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-2	RRVPNL	D	Preventive maintenance & Testing of bay equipments	10-Sep-2025	18:00	10-Sep-2025	23:00		PLANNED	Approved	10-Sep-25	18:00	10-Sep-25	23:00	subject to no other line outage from both ends
616	RQ233250	OCC_234	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-RAMGARH (RS) CKT-1	RRVPNL	D	Quarterly Maintenance	10-Sep-2025	17:00	10-Sep-2025	23:00		PLANNED	Approved	10-Sep-25	17:00	10-Sep-25	23:00	May be given from 17:00Hrs
617	RQ233133	OCC_234	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHILWARA-CHITTORGARH (RS) CKT-1	RRVPNL	D	Annually maintenance and testing work of associated equipments of 400 kV Bhilwara -Chitor Ckt-1 Line & Bay to be carried out by M/s Kaycee Energy & Infra pvt. Ltd. Kota	10-Sep-2025	08:00	10-Sep-2025	18:00		PLANNED	Approved	10-Sep-25	15:00	10-Sep-25	23:00	May be given from 15:00Hrs
618	RQ233136	OCC_234	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-HEERAPURA (RS) CKT-2	RRVPNL	D	Testing & Maintenance work of 400 KV side bay Equipments	09-Sep-2025	08:00	09-Sep-2025	18:00		PLANNED	Approved	09-Sep-25	08:00	09-Sep-25	18:00	
619	RQ233258	OCC_234	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVU N)-RATANGARH(RS) (RS) CKT-1	RRVPNL	D	Raplacement work of burnt and damaged isolators	09-Sep-2025	08:00	10-Sep-2025	18:00		PLANNED	Approved	09-Sep-25	08:00	10-Sep-25	18:00	
620	RQ2331790	OCC_234	apl_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-DEEDWANA(MTS) (RS) CKT-1	RRVPNL	D	"SD Defects Rectification & Hardware Correction & Tightening Work"	09-Sep-2025	08:00	10-Sep-2025	23:00	"SD Defects Rectification & Hardware Correction & Tightening Work"	PLANNED	Approved	09-Sep-25	08:00	10-Sep-25	23:00	
621	RQ233268	OCC_234	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-1	RRVPNL	D	Preventive maintenance & Testing of bay equipments at both end	09-Sep-2025	08:00	09-Sep-2025	18:00		PLANNED	Approved	09-Sep-25	15:00	09-Sep-25	23:00	May be given from 15:00Hrs/subject to no other line outage from both ends

622	RQ233134	OCC_234	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHILOWARA-CHITTORGARH (RS) CKT-2	RRVPNL	D	Annually maintenance and testing work of associated equipments of 400 kV BhiLOWARA -Chitor Ckt-2 Line & Bay to be carried out by M/s Kaycee Energy & Infra pvt. Ltd. Kota	09-Sep-2025	08:00	09-Sep-2025	18:00		PLANNED	Approved	09-Sep-25	15:00	09-Sep-25	23:00	May be given from 15:00Hrs
623	RQ233264	OCC_234	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-RAMGARH (RS) CKT-2	RRVPNL	D	Quarterly Maintenance	08-Sep-2025	17:00	08-Sep-2025	23:00		PLANNED	Approved	08-Sep-25	17:00	08-Sep-25	23:00	
624	RQ233252	OCC_234	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-KANKANI (RS) CKT-1	RRVPNL	D	Preventive maintenance & Testing of bay equipments	08-Sep-2025	08:00	08-Sep-2025	18:00		PLANNED	Approved	08-Sep-25	15:00	08-Sep-25	23:00	May be given from 15:00Hrs
625	RQ233266	OCC_234	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-MERTA (RS) CKT-1	RRVPNL	D	Quarterly maintenance work of Bay equipments aloonwith 50 MVar line reactor at Merta	08-Sep-2025	08:00	08-Sep-2025	18:00		PLANNED	Approved	08-Sep-25	16:00	08-Sep-25	23:00	May be given from 16:00Hrs
626	RQ233135	OCC_234	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-HEERAPURA (RS) CKT-1	RRVPNL	D	Testing & Maintenance work of 400 KV side bay Equipments	08-Sep-2025	08:00	08-Sep-2025	18:00		PLANNED	Approved	08-Sep-25	08:00	08-Sep-25	18:00	
627	RQ233263	OCC_234	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-RAMGARH (RS) CKT-1	RRVPNL	D	Quarterly Maintenance	03-Sep-2025	17:00	03-Sep-2025	23:00		PLANNED	Approved	03-Sep-25	17:00	03-Sep-25	23:00	
628	RQ233253	OCC_234	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-KANKANI (RS) CKT-1	RRVPNL	D	Preventive maintenance & Testing of bay equipments	03-Sep-2025	08:00	03-Sep-2025	18:00		PLANNED	Approved	03-Sep-25	15:00	03-Sep-25	23:00	May be given from 15:00Hrs
629	RQ232294	OCC_234	slcuk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RISHIKESH(UK)-NEHTAUR(UP) (UK) CKT-1	PTCUL	D	Replacement of insulators and preventive maintenance.	27-Sep-2025	08:00	27-Sep-2025	17:00		PLANNED	Approved	27-Sep-25	08:00	27-Sep-25	17:00	
630	RQ231857	OCC_234	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SULTANPUR(UP)-MOHANLALGANJ (PGYTL) (PGYTL) CKT-1	UPPTCL, PGYTL	C	* Routine Protection Testing and Preventive Maintenance of Bay at 400KV S/S Sultanpur	26-Sep-2025	10:00	26-Sep-2025	16:00		PLANNED	Approved	26-Sep-25	10:00	26-Sep-25	16:00	
631	RQ232295	OCC_234	slcuk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-RISHIKESH(UK) (PG) CKT-1	POWER GRID,PT CUL	D	Replacement of insulators and preventive maintenance.	26-Sep-2025	08:00	26-Sep-2025	17:00		PLANNED	Approved					Clubbed with 522
632	RQ233171	OCC_234	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-RAJPURA(PS) (PG) CKT-1	POWER GRID,BB MB	D	General Mtc.	26-Sep-2025	08:00	26-Sep-2025	18:00		PLANNED	Approved	26-Sep-25	08:00	26-Sep-25	18:00	
633	RQ233168	OCC_234	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)-RAJPURA(PS) (PG) CKT-1	POWER GRID,BB MB	D	General Mtc.	26-Sep-2025	08:00	26-Sep-2025	18:00		PLANNED	Approved	26-Sep-25	08:00	26-Sep-25	18:00	
634	RQ233167	OCC_234	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)-PANCHKULA(PG) (PG) CKT-1	POWER GRID,BB MB	D	General Mtc.	24-Sep-2025	08:00	25-Sep-2025	18:00		PLANNED	Approved	24-Sep-25	08:00	25-Sep-25	18:00	
635	RQ233162	OCC_234	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANCHKULA(PG)-PANIPAT(BB) (PG) CKT-1	POWER GRID,BB MB	D	General Mtc.	23-Sep-2025	08:00	23-Sep-2025	18:00		PLANNED	Approved	23-Sep-25	08:00	23-Sep-25	18:00	

636	RQ232012	OCC_234	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2	PSTCL	D	General maintenance, Jumper Tightening and tree trimming from tower no. 262 to 237.	26-Sep-2025	08:00	26-Sep-2025	18:00		PLANNED	Approved	26-Sep-25	08:00	26-Sep-25	18:00	
637	RQ232011	OCC_234	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1	PSTCL	D	General maintenance, Jumper Tightening and tree trimming from tower no. 132 to 160.	19-Sep-2025	08:00	19-Sep-2025	18:00		PLANNED	Approved	19-Sep-25	08:00	19-Sep-25	18:00	
638	RQ232005	OCC_234	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2	PSTCL	D	General maintenance, Jumper Tightening and tree trimming from tower no. 110 to 140.	11-Sep-2025	08:00	11-Sep-2025	18:00		PLANNED	Approved	11-Sep-25	08:00	11-Sep-25	18:00	
639	RQ232004	OCC_234	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1	PSTCL	D	General maintenance, Jumper Tightening and tree trimming from tower no. 110 to 140.	04-Sep-2025	08:00	04-Sep-2025	18:00		PLANNED	Approved	04-Sep-25	08:00	04-Sep-25	18:00	
640	RQ233038	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1	POWER GRID	D	AMP of line bay equipment with AMP of non-switchable line reactor at Kanpur	25-Sep-2025	08:00	25-Sep-2025	18:00		PLANNED	Approved	25-Sep-25	08:00	25-Sep-25	18:00	
641	RQ233029	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-2	POWER GRID	D	Replacement of insulator	25-Sep-2025	08:00	25-Sep-2025	18:00		PLANNED	Approved	25-Sep-25	08:00	25-Sep-25	18:00	
642	RQ233082	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-2	POWER GRID	D	CABLE TERMINATION, TESTING, COMMISSIONING AND CHARGING OF new line reactor of 400 KV MAINPURI-BALLABHGARH-2 UNDER SS-103 PACKAGE	25-Sep-2025	08:00	30-Sep-2025	18:00		PLANNED	Approved	25-Sep-25	08:00	30-Sep-25	18:00	
643	RQ233257	OCC_234	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-2	POWER GRID	D	Maintenance Work of Bay Equipments	25-Sep-2025	08:00	25-Sep-2025	18:00		PLANNED	Approved	25-Sep-25	15:00	25-Sep-25	23:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/From 15:00Hrs
644	RQ233256	OCC_234	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1	POWER GRID	D	Maintenance Work of Bay Equipments	24-Sep-2025	08:00	24-Sep-2025	18:00		PLANNED	Approved	24-Sep-25	15:00	24-Sep-25	23:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/From 15:00Hrs
645	RQ233028	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-1	POWER GRID	D	Replacement of insulator	24-Sep-2025	08:00	24-Sep-2025	18:00		PLANNED	Approved	24-Sep-25	08:00	24-Sep-25	18:00	
646	RQ233148	OCC_234	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-2	POWER GRID	D	Testing & Maintenance work of 400 KV side bay Equipments	24-Sep-2025	08:00	24-Sep-2025	18:00		PLANNED	Approved	24-Sep-25	08:00	24-Sep-25	18:00	
647	RQ233040	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-2	POWER GRID	D	To attend the SD nature defects in the line.	24-Sep-2025	08:00	25-Sep-2025	18:00		PLANNED	Approved	24-Sep-25	08:00	25-Sep-25	18:00	

648	RQ233270	OCC_234	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1	POWER GRID	D	A/R in to Non auto mode is required for Commencement of overhead Stringing of 765kV D/C Fatehgarh-III to Beawar (2nd) T/L (F38TL)	24-Sep-2025	06:00	30-Sep-2025	20:00	A/R OFF Required	PLANNED	Approved	24-Sep-25	15:00	30-Sep-25	23:00	Non auto may be given from 15:00Hrs
649	RQ233147	OCC_234	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-1	POWER GRID	D	Testing & Maintenance work of 400 KV side bay Equipments	23-Sep-2025	08:00	23-Sep-2025	18:00		PLANNED	Approved	23-Sep-25	08:00	23-Sep-25	18:00	
650	RQ233039	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-1	POWER GRID	D	To attend the SD nature defects in the line.	22-Sep-2025	08:00	23-Sep-2025	18:00		PLANNED	Approved	22-Sep-25	08:00	23-Sep-25	18:00	
651	RQ233285	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-RIHAND(PG) (PG) CKT-1	POWER GRID	D	Rihand HVDC BUS-A AMP Works	22-Sep-2025	07:00	24-Sep-2025	19:00		PLANNED	Rejected					Shutdown may be deferred and planned after shifting of Rihand-III towards WR
652	RQ233286	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-RIHAND(PG) (PG) CKT-2	POWER GRID	D	Rihand HVDC BUS-B AMP Work	22-Sep-2025	07:00	24-Sep-2025	19:00		PLANNED	Rejected					Shutdown may be deferred and planned after shifting of Rihand-III towards WR
653	RQ232263	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-JAULIIVI (PG) CKT-2	POWER GRID	D	"To attend the defects identified by CC team by pithoragarh & FOR ATTENDING SHUTDOWN NATURE DEFECTS IN 400KV JAULIBI-BAREILLY CKT-2 BY SITARGANJ"	19-Sep-2025	09:00	19-Sep-2025	18:00		PLANNED	Approved	19-Sep-25	09:00	19-Sep-25	18:00	
654	RQ232269	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-1	POWER GRID	D	NON AUTO MODE for PID	18-Sep-2025	09:00	18-Sep-2025	18:00		PLANNED	Approved	18-Sep-25	09:00	18-Sep-25	18:00	
655	RQ233081	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHAGARH (PG) CKT-1	POWER GRID	D	CABLE TERMINATION, TESTING, COMMISSIONING AND CHARGING OF new line reactor of 400 KV MAINPURI-BALLABHAGARH-1 UNDER SS-103 PACKAGE	17-Sep-2025	08:00	24-Sep-2025	18:00		PLANNED	Approved	17-Sep-25	08:00	24-Sep-25	18:00	
656	RQ233118	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHAGARH (PG) CKT-1	POWER GRID	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	17-Sep-2025	07:00	19-Sep-2025	19:00		PLANNED	Approved	17-Sep-25	07:00	19-Sep-25	19:00	
657	RQ232755	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-3	POWER GRID	D	"For replacement of mid span joint by allahabad & For replacement of damage polymers at Loc 201, 184, 183 by Shakti nagar"	16-Sep-2025	09:00	18-Sep-2025	18:00		PLANNED	Approved	16-Sep-25	16:00	18-Sep-25	23:59	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC consent/ Upto 16:00Hrs
658	RQ232754	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	POWER GRID	D	For replacement of mid span joint.	16-Sep-2025	09:00	18-Sep-2025	18:00		PLANNED	Approved	16-Sep-25	09:00	18-Sep-25	18:00	

659	RQ232753	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-1	POWER GRID	D	For replacement of mid span joint.	16-Sep-2025	09:00	18-Sep-2025	18:00		PLANNED	Approved	16-Sep-25	09:00	18-Sep-25	18:00	
660	RQ232993	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-1	POWER GRID	D	Replacement of Porcelain to Polymer Insulator.	16-Sep-2025	08:00	17-Sep-2025	18:00		PLANNED	Approved	16-Sep-25	08:00	17-Sep-25	18:00	
661	RQ233324	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI(PG)-ORAI(UP) (PG) CKT-1	POWER GRID	D	for insulator replacement works	15-Sep-2025	08:00	16-Sep-2025	18:00		PLANNED	Approved	15-Sep-25	08:00	16-Sep-25	18:00	
662	RQ232739	OCC_234	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-1	POWER GRID	C	SAS upgradation testing and bay equipment testing	15-Sep-2025	08:00	16-Sep-2025	18:00	SHUTDOWN REQUIRED	PLANNED	Approved	15-Sep-25	16:00	16-Sep-25	23:59	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC consent/
663	RQ233255	OCC_234	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1	POWER GRID	D	Quarterly maintenance work of Bay equipments	15-Sep-2025	08:00	15-Sep-2025	18:00		PLANNED	Approved	15-Sep-25	08:00	15-Sep-25	18:00	
664	RQ233325	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI(PG)-ORAI(UP) (PG) CKT-2	POWER GRID	D	for insulator replacement works	15-Sep-2025	08:00	16-Sep-2025	18:00		PLANNED	Approved	15-Sep-25	08:00	16-Sep-25	18:00	
665	RQ233023	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW(UP)-BAREILLY(PG) (PG) CKT-1	POWER GRID	D	"To attend the SD nature defects in the line by Bareilly 400 & AMP of Line and Bay Equipments at Lucknow(Sarojininagar UPPTCL) substation"	15-Sep-2025	08:00	15-Sep-2025	18:00		PLANNED	Approved	15-Sep-25	08:00	15-Sep-25	18:00	
666	RQ232992	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-2	POWER GRID	D	DTPC installation and testing under process Bus scheme & AMP of line bay at Panki end	14-Sep-2025	08:00	14-Sep-2025	18:00		PLANNED	Approved	14-Sep-25	08:00	14-Sep-25	18:00	
667	RQ233247	OCC_234	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1	POWER GRID	D	A/R in to Non auto mode is required for Commencement of overhead Stringing of 765kV D/C Fatehgarh-III to Beawar (2nd) T/L (F3BTL)	14-Sep-2025	06:00	21-Sep-2025	20:00	A/R OFF Required	PLANNED	Approved	14-Sep-25	15:00	21-Sep-25	23:00	May be given from 15:00Hrs
668	RQ232262	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-JAULIJI (PG) CKT-1	POWER GRID	D	"To attend the defects identified by CC team by Pithoragarh & FOR ATTENDING SHUTDOWN NATURE DEFECTS IN 400KV JAULJIBI-BAREILLY CKT-1 BY SITARGANJ"	12-Sep-2025	09:00	12-Sep-2025	18:00		PLANNED	Approved	12-Sep-25	09:00	12-Sep-25	18:00	
669	RQ232976	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH(UP)-VARANASI(PG) (PG) CKT-2	POWER GRID	D	Rectification of shutdown nature work.	12-Sep-2025	07:00	12-Sep-2025	18:00		PLANNED	Approved	12-Sep-25	07:00	12-Sep-25	18:00	
670	RQ233260	OCC_234	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1	POWER GRID	D	Quarterly maintenance work of Bay equipments	11-Sep-2025	08:00	11-Sep-2025	18:00		PLANNED	Approved	11-Sep-25	08:00	11-Sep-25	18:00	

671	RQ232738	OCC_234	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-2	POWER GRID	C	SAS upgradation testing and bay equipment testing	11-Sep-2025	08:00	12-Sep-2025	18:00	SHUTDOWN REQUIRED	PLANNED	Approved	11-Sep-25	16:00	12-Sep-25	23:59	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC consent/
672	RQ232997	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1	POWER GRID	D	Replacement of Porcelain to Polymer Insulator.	11-Sep-2025	08:00	12-Sep-2025	18:00		PLANNED	Approved	11-Sep-25	16:00	12-Sep-25	23:59	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC consent/
673	RQ232975	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH(UP)-VARANASI(PG) (PG) CKT-1	POWER GRID	D	Rectification of shutdown nature work.	11-Sep-2025	07:00	11-Sep-2025	18:00		PLANNED	Approved	11-Sep-25	07:00	11-Sep-25	18:00	
674	RQ232769	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-1	POWER GRID	D	Line, Reactor and Bay AMP Works at Prayagraj SS	10-Sep-2025	08:00	10-Sep-2025	18:00		PLANNED	Approved	10-Sep-25	16:00	10-Sep-25	23:59	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC consent/ Upto 16:00Hrs
675	RQ233124	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-3	POWER GRID	D	For Stringing/ Construction of 765kV Neemrana II- Bareilly line	10-Sep-2025	07:00	12-Sep-2025	19:00		PLANNED	Approved	10-Sep-25	16:00	12-Sep-25	23:00	Subject to real time grid condition & max two line shutdown from both ends (upto 16:00Hrs)
676	RQ233123	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-2	POWER GRID	D	For Stringing/ Construction of 765kV Neemrana II- Bareilly line	10-Sep-2025	07:00	12-Sep-2025	19:00		PLANNED	Approved	10-Sep-25	16:00	12-Sep-25	23:00	Subject to real time grid condition & max two line shutdown from both ends (upto 16:00Hrs)
677	RQ232847	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-1	POWER GRID	D	AMP: C&TANDELTA, CCL, BODY PROTECTION, IR OF B/R SURGE ARRESTER, LINE SURGE ARRESTER AND OTHER TEST AS PER PREVENTIVE MAINTENANCE FORMAT & SCHEDULE.	09-Sep-2025	08:00	09-Sep-2025	18:00		PLANNED	Approved	09-Sep-25	08:00	09-Sep-25	18:00	
678	RQ232752	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-2	POWER GRID	D	Sag plate adjustment and attend shut down nature defects	09-Sep-2025	08:00	09-Sep-2025	18:00		PLANNED	Approved	09-Sep-25	08:00	09-Sep-25	18:00	
679	RQ231860	OCC_234	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-BASTI(UP) (PG) CKT-1	POWER GRID	C	* SHUTDOWN REQUIRED FOR ROUTINE TESTING AND MAINTENANCE WORK AT400 KV GIS SS BAS TI	08-Sep-2025	10:00	08-Sep-2025	17:00		PLANNED	Approved	08-Sep-25	10:00	08-Sep-25	17:00	
680	RQ233036	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-BASTI(UP) (PG) CKT-1	POWER GRID	C	Bus bar relay retrofitting work - PUA & PUB installation	08-Sep-2025	09:00	09-Sep-2025	18:00		PLANNED	Approved	08-Sep-25	09:00	09-Sep-25	18:00	
681	RQ231856	OCC_234	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1	POWER GRID	C	* Planned shutdown required for annual protection testing and bay maintenance work of 400KV Singrauli(NTPC) Line bay(Bay No.9	08-Sep-2025	09:00	08-Sep-2025	18:00		PLANNED	Approved					Clubbed with 682

682	RQ232737	OCC_234	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1	POWER GRID	C	SAS INTEGRATION	08-Sep-2025	08:00	09-Sep-2025	18:00	SHUTDOWN REQUIRED	PLANNED	Approved	08-Sep-25	16:00	09-Sep-25	23:59	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC consent/
683	RQ232750	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-1	POWER GRID	D	Sag plate adjustment and attend shut down nature defects	08-Sep-2025	08:00	08-Sep-2025	18:00		PLANNED	Approved	08-Sep-25	08:00	08-Sep-25	18:00	
684	RQ233077	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-2	POWER GRID	D	Bushing Erection in new line reactor of 400 KV MAINPURI-BALLABHGARH-2 UNDER SS-103 PACKAGE	08-Sep-2025	08:00	15-Sep-2025	18:00		PLANNED	Approved	08-Sep-25	08:00	15-Sep-25	18:00	
685	RQ232772	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	POWER GRID	D	DTPC installation and testing under process Bus scheme	07-Sep-2025	09:00	07-Sep-2025	14:00		PLANNED	Approved	07-Sep-25	09:00	07-Sep-25	14:00	
686	RQ232946	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AURAIYA(NT)-AGRA(PG) (PG) CKT-2	POWER GRID	D	Replacement of defective CLR insulators	06-Sep-2025	09:00	06-Sep-2025	18:00		PLANNED	Approved	06-Sep-25	09:00	06-Sep-25	18:00	
687	RQ232986	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-1	POWER GRID	D	"Diamond formation work by fatehpur & Replacement of insulator by Kanpur TL"	06-Sep-2025	08:00	06-Sep-2025	18:00		PLANNED	Approved	06-Sep-25	16:00	06-Sep-25	23:00	Subject to real time grid condition & max two line shutdown from both ends (upto 16:00Hrs)
688	RQ232987	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR-MAINPURI (PG) CKT-2	POWER GRID	D	"Diamond formation work by fatehpur & Replacement of insulator by Kanpur TL"	06-Sep-2025	08:00	06-Sep-2025	18:00		PLANNED	Approved	06-Sep-25	16:00	06-Sep-25	23:00	Subject to real time grid condition & max two line shutdown from both ends (upto 16:00Hrs)
689	RQ232945	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AURAIYA(NT)-AGRA(PG) (PG) CKT-1	POWER GRID	D	Replacement of defective CLR insulators	05-Sep-2025	09:00	05-Sep-2025	18:00		PLANNED	Approved	05-Sep-25	09:00	05-Sep-25	18:00	
690	RQ232955	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-SOHAWAL (PG) CKT-2	POWER GRID	D	AMP WORK	05-Sep-2025	08:00	05-Sep-2025	18:00		PLANNED	Approved	05-Sep-25	08:00	05-Sep-25	18:00	
691	RQ232996	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-1	POWER GRID	D	Testing of DTPC scheme (under Process Bus) at Kanpur & Panki(UP) & AMP of line bay at Panki end	05-Sep-2025	08:00	05-Sep-2025	18:00		PLANNED	Approved	05-Sep-25	08:00	05-Sep-25	18:00	
692	RQ232193	OCC_234	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-RIHAND(NT) (PG) CKT-2	POWER GRID	C	Isolator 589B replacement work 400KV stage-1 Rihand	05-Sep-2025	08:00	10-Sep-2025	18:00	This Isolator is almost 40 years old & early replacement is required for ensuring reliable operation and also contract is expiring soon.	PLANNED	Rejected					Shutdown may be deferred and planned after shifting of Rihand-III towards WR

693	RQ231862	OCC_234	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-1	POWER GRID	C	SHUTDOWN REQUIRED FOR ROUTINE TESTING AND MAINTENANCE WORK AT 400 KV GIS SS BASTI	04-Sep-2025	10:00	04-Sep-2025	17:00		PLANNED	Approved	04-Sep-25	10:00	04-Sep-25	17:00	
694	RQ233206	OCC_234	rappc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-2	POWER GRID	C	Preventive maintenance is to be carried out of KOTA CKT-02 equipments (line CT,CB.DS)at RAPP-7&8	04-Sep-2025	08:00	04-Sep-2025	18:00		PLANNED	Approved	04-Sep-25	08:00	04-Sep-25	18:00	
695	RQ233027	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-2	POWER GRID	D	DTPC installation and testing under process Bus scheme & line amp at both ends	03-Sep-2025	08:00	03-Sep-2025	18:00		PLANNED	Approved	03-Sep-25	08:00	03-Sep-25	18:00	
696	RQ233024	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-LUCKNOW_2 (PG) CKT-2	POWER GRID	D	AMP OF LINE BAY EQUIPMENT of 400 KV Lucknow Kanpur Ckt 2	02-Sep-2025	09:00	02-Sep-2025	18:00		PLANNED	Approved	02-Sep-25	09:00	02-Sep-25	18:00	
697	RQ233017	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1	POWER GRID	D	For rectification of S/D nature defects.	02-Sep-2025	09:00	04-Sep-2025	18:00		PLANNED	Approved	02-Sep-25	16:00	04-Sep-25	23:59	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC consent/
698	RQ233026	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-1	POWER GRID	D	DTPC installation and testing under process Bus scheme & line amp at both ends	02-Sep-2025	09:00	02-Sep-2025	18:00		PLANNED	Approved	02-Sep-25	09:00	02-Sep-25	18:00	
699	RQ232773	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	POWER GRID	C	Kanpur-2 LR commissioning works at Prayagraj SS103 Package	01-Sep-2025	09:00	15-Sep-2025	18:00		PLANNED	Approved	01-Sep-25	09:00	15-Sep-25	18:00	Shutdown may be allowed subject to real time grid condition and no other line shutdown from both ends
700	RQ233019	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_2-LUCKNOW_1 (PG) CKT-1	POWER GRID	D	AMP OF LINE BAY EQUIPMENT OF 400 kV Lucknow Lucknow Ckt 1	01-Sep-2025	09:00	01-Sep-2025	18:00		PLANNED	Approved	01-Sep-25	09:00	01-Sep-25	18:00	
701	RQ232971	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABGARH (PG) CKT-1	POWER GRID	C	For Jack Bus Replacement work at Ballabgarh Substation.	01-Sep-2025	08:00	04-Sep-2025	20:00		PLANNED	Approved	01-Sep-25	08:00	04-Sep-25	20:00	Shutdown may be allowed after consent from SLDC-Haryana for load management as Both bus at
702	RQ233347	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-SAHARANPUR (PG) CKT-1	POWER GRID	C	FOR NHAI DIVERSION WORK	01-Sep-2025	08:00	15-Sep-2025	18:00		PLANNED	Approved	15-Sep-25	08:00	30-Sep-25	18:00	Shutdown may be allowed subject to real time grid condition and no other line outage from both ends/
703	RQ232188	OCC_234	ntpcos_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-RIHAND(NT) (PG) CKT-2	POWER GRID	C	Isolator 689A replacement work 400KV stage-1 Rihand	01-Sep-2025	08:00	06-Sep-2025	18:00	This Isolator is almost 40 years old & early replacement is required for ensuring reliable operation and also contract is expiring soon.	PLANNED	Rejected					Shutdown may be deferred and planned after shifting of Rihand-III towards WR
704	RQ233346	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-DEHRADUN (PG) CKT-1	POWER GRID	C	FOR NHAI DIVERSION WORK	01-Sep-2025	08:00	15-Sep-2025	18:00		PLANNED	Approved	15-Sep-25	08:00	30-Sep-25	18:00	Shutdown may be allowed subject to real time grid condition and no other line outage from both ends/

705	RQ233076	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-1	POWER GRID	D	Bushing Erection in new line reactor of 400 KV MAINPURI-BALLABHGARH-1 UNDER SS-103 PACKAGE	01-Sep-2025	08:00	07-Sep-2025	18:00		PLANNED	Approved	01-Sep-25	08:00	07-Sep-25	18:00	
706	RQ232995	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-2	POWER GRID	C	Interrupter overhauling of Tie-Bay-405-CB at Kanpur. (Make-CGL). S/d of 400kV Fatehpur-Panki-2 line is required OCB	01-Sep-2025	08:00	06-Sep-2025	18:00		PLANNED	Approved	01-Sep-25	08:00	06-Sep-25	18:00	Shutdown may be allowed subject to real time grid condition and no other line shutdown from both ends
707	RQ232369	OCC_234	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	POWER GRID	C	Shutdown required 400KV D/C Kishenpur Dulhasti 2 (CKT 1 of D/C line) For the LILO arrangement of the existing 400kV Dulhasti (NH)-Kishenpur (PG) Ckt-2 at Kishtwar Substation, the following activities are to be carried out: differential relay retrofitting, commissioning, and testing at the Dulhasti end, PLCC commissioning at both ends & associated testing works	01-Sep-2025	08:00	08-Sep-2025	18:00	Shutdown is required for the 400KV D/C Kishenpur Dulhasti 2 (Ckt 1 of D/C Line)	PLANNED	Rejected					Subject to NHPC & PG consent / All FTC formalities must be completed before the shutdown/May be availed during lean hydro period
708	RQ232770	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-2	POWER GRID	D	Line, Reactor and Bay AMP Works at Prayagraj SS	01-Sep-2025	08:00	01-Sep-2025	18:00		PLANNED	Approved	01-Sep-25	16:00	01-Sep-25	23:59	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC consent/
709	RQ233120	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-1	POWER GRID	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	01-Sep-2025	07:00	03-Sep-2025	19:00		PLANNED	Approved	01-Sep-25	16:00	03-Sep-25	23:00	Subject to real time grid condition & max two line shutdown from both ends (upto 16:00Hrs)
710	RQ233121	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-2	POWER GRID	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	01-Sep-2025	07:00	03-Sep-2025	19:00		PLANNED	Approved	01-Sep-25	16:00	03-Sep-25	23:00	Subject to real time grid condition & max two line shutdown from both ends (upto 16:00Hrs)
711	RQ233231	OCC_234	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH (PG) (DTL) CKT-2	DTL	D	Preventive Maintenance as per PMS and General maintenance work	24-Sep-2025	09:30	24-Sep-2025	17:00		PLANNED	Approved	24-Sep-25	09:30	24-Sep-25	17:00	
712	RQ233233	OCC_234	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA-MUNDKA (DV) CKT-2	DTL	D	Preventive Maintenance as per PMS and General maintenance work	19-Sep-2025	09:30	19-Sep-2025	17:00		PLANNED	Approved	19-Sep-25	16:00	19-Sep-25	23:59	May be given subject to real time grid conditions & Delhi consent /One circuit shutdown from both end at a time/ May be given from
713	RQ233232	OCC_234	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA-MUNDKA (DV) CKT-1	DTL	D	Preventive Maintenance as per PMS and General maintenance work	16-Sep-2025	09:30	16-Sep-2025	17:00		PLANNED	Approved	16-Sep-25	16:00	16-Sep-25	23:59	May be given subject to real time grid conditions & Delhi consent /One circuit shutdown from both end at a time/ May be given from

714	RQ231838	OCC_234	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	To attend the drone survey observations and repairing of worn-out conductor	24-Sep-2025	09:30	24-Sep-2025	17:00		PLANNED	Approved	24-Sep-25	09:30	24-Sep-25	17:00	
715	RQ231839	OCC_234	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	To attend the drone survey observations and repairing of worn-out conductor	22-Sep-2025	09:30	22-Sep-2025	17:00		PLANNED	Approved	22-Sep-25	09:30	22-Sep-25	17:00	
716	RQ231837	OCC_234	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	To attend the drone survey observations and repairing of worn-out conductor	10-Sep-2025	09:00	10-Sep-2025	18:00		PLANNED	Approved	10-Sep-25	09:00	10-Sep-25	18:00	
717	RQ231836	OCC_234	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	To attend the drone survey observations and repairing of worn-out conductor	08-Sep-2025	09:00	08-Sep-2025	18:00		PLANNED	Approved	08-Sep-25	09:00	08-Sep-25	18:00	
718	RQ231845	OCC_234	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHINDERGARH(APL)-DHANODA(HV) (ATIL) CKT-2	ATIL	C	To replace the switchgears of Line and tie bays both 400kV Dhanonda-Neemrana Ckt-1 and 400kV Dhanonda - Mahendergarh Ckt-2 (i.e Bay no. 414 and 415).	24-Sep-2025	09:00	21-Oct-2025	18:00	Combined Shutdown is required on both ckts i.e 400kV Dhanonda-Neemrana Ckt-1 and 400kV Dhanonda - Mahendergarh Ckt-2 because both Ckts are energized through Tie only at dhanonda end.	PLANNED	Approved	24-Sep-25	09:00	21-Oct-25	18:00	Shutdown may be allowed subject to real time grid condition and no other line shutdown from both ends
719	RQ233226	OCC_234	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-2	POWER GRID,DTL	D	For Capacitance and other testing of Line CVT as per PMS.	23-Sep-2025	08:00	23-Sep-2025	12:30		PLANNED	Approved	23-Sep-25	08:00	23-Sep-25	12:30	
720	RQ233230	OCC_234	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA(DV)-MAHARANIBAGH (PG) (DTL) CKT-1	POWER GRID,DTL	D	Preventive Maintenance as per PMS and General maintenance work	22-Sep-2025	09:30	22-Sep-2025	17:00		PLANNED	Approved	22-Sep-25	09:30	22-Sep-25	17:00	
721	RQ233218	OCC_234	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-JHATIKARA(PG) (DTL) CKT-2	POWER GRID,DTL	D	For Capacitance and other testing of Line CVT as per PMS.	22-Sep-2025	08:00	22-Sep-2025	12:30		PLANNED	Approved					Clubbed with 537
722	RQ231789	OCC_234	apl_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2	POWER GRID,FBTL	D	For Annual maintenance of Line equipment	19-Sep-2025	17:00	19-Sep-2025	23:55	For Annual maintenance of Line equipment	PLANNED	Approved	19-Sep-25	17:00	19-Sep-25	23:55	May be given from 17:00Hrs
723	RQ231788	OCC_234	apl_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1	POWER GRID,FBTL	D	For Annual maintenance of Line equipment	18-Sep-2025	17:00	18-Sep-2025	23:55	For Annual maintenance of Line equipment	PLANNED	Approved	18-Sep-25	17:00	18-Sep-25	23:55	May be given from 17:00Hrs
724	RQ233278	OCC_234	cpcc_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER_2 (PBTS)-SIVN_GEL_SL_BKN2 (SIVNGEL_BKN2) CKT-1	SIVNGEL_BKN2	D	For Bay Extension works	10-Sep-2025	19:00	11-Sep-2025	23:00		PLANNED	Approved	10-Sep-25	19:00	11-Sep-25	23:00	May be given from 19:00Hrs

725	RQ233079	OCC_234	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAISALMER(RS)-CORNEIGHT PARKS PVT. LIMITED (CORNEIGHT PARKS PVT. LIMITED) CKT-1	CORNEIGHT PARKS PVT. LIMITED	C	ABT Meter Calibration	10-Sep-2025	18:00	11-Sep-2025	03:00		PLANNED	Approved	10-Sep-25	18:00	11-Sep-25	03:00	
726	RQ232271	OCC_234	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAISALMER(RS)-CORNEIGHT PARKS PVT. LIMITED (CORNEIGHT PARKS PVT. LIMITED) CKT-1	CORNEIGHT PARKS PVT. LIMITED	C	ABT Meter Calibration	09-Sep-2025	18:30	10-Sep-2025	03:00		PLANNED	Approved	09-Sep-25	18:30	10-Sep-25	03:00	
727	RQ233080	OCC_234	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAISALMER(RS)-M/S RENEW HANS URJA PVT LTD (RS) (RENEW HANS URJA PVT LTD) CKT-1	RENEW HANS URJA PVT LTD	C	FOR ENERGY METER CALIBRATION	10-Sep-2025	18:00	11-Sep-2025	03:00		PLANNED	Approved	10-Sep-25	18:00	11-Sep-25	03:00	
728	RQ232272	OCC_234	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAISALMER(RS)-M/S RENEW HANS URJA PVT LTD (RS) (RENEW HANS URJA PVT LTD) CKT-1	RENEW HANS URJA PVT LTD	C	FOR ENERGY METER CALIBRATION	09-Sep-2025	18:30	10-Sep-2025	03:00		PLANNED	Approved	09-Sep-25	18:30	10-Sep-25	03:00	
729	RQ233050	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT-2	POWERLINK,PO WERGRI D	D	To attend the SD nature defects in the line.	10-Sep-2025	08:00	10-Sep-2025	18:00		PLANNED	Approved	10-Sep-25	08:00	10-Sep-25	18:00	
730	RQ233048	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY(UP)-BAREILLY(PG) (PG) CKT-1	POWERLINK,PO WERGRI D	D	AMP of line bay equipment at both end	03-Sep-2025	10:00	03-Sep-2025	16:00		PLANNED	Approved	03-Sep-25	10:00	03-Sep-25	16:00	
731	RQ233108	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT-2	POWERLINK,PO WERGRI D	D	For Stringing work(Overhead Crossing) of 765 kV D/C Neemrana Bareilly Transmission line	01-Sep-2025	07:00	03-Sep-2025	19:00		PLANNED	Approved	01-Sep-25	16:00	03-Sep-25	23:00	Subject to real time grid condition & max two line shutdown from both ends (upto 16:00Hrs)
732	RQ233107	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT-1	POWERLINK,PO WERGRI D	D	For Stringing work(Overhead Crossing) of 765 kV D/C Neemrana Bareilly Transmission line	01-Sep-2025	07:00	03-Sep-2025	19:00		PLANNED	Approved	01-Sep-25	16:00	03-Sep-25	23:00	Subject to real time grid condition & max two line shutdown from both ends (upto 16:00Hrs)
733	RQ232990	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-UNCHAHAHAR(NTB) (PUTL) CKT-1	PUTL	D	Fixing of additional pilot for avoid tripping	10-Sep-2025	08:00	10-Sep-2025	18:00		PLANNED	Approved	10-Sep-25	08:00	10-Sep-25	18:00	
734	RQ232023	OCC_234	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FIROZABAD(PJFTL)-JAWAHARPUR_T PS(UP) (PJFTL) CKT-1	UPPTCL, PJFTL	D	AMP WORK	05-Sep-2025	08:00	05-Sep-2025	18:00	Shutdown is requested for carrying out Annual Mainteanace Work of Line and Line Bay Equipments.	PLANNED	Approved	05-Sep-25	08:00	05-Sep-25	18:00	

735	RQ232016	OCC_234	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROPAR(PSTCL)-LUDHIANA(PG) (PKTCL) CKT-1	PKTCL	D	Maintenance/Protection testing of Bays and related equipments	04-Sep-2025	08:00	04-Sep-2025	18:00		PLANNED	Approved	04-Sep-25	08:00	04-Sep-25	18:00	
736	RQ232015	OCC_234	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-ROPAR(PSTCL) (PKTCL) CKT-1	PKTCL	D	Maintenance/Protection testing of Bays and related equipments	01-Sep-2025	08:00	01-Sep-2025	18:00		PLANNED	Approved	01-Sep-25	08:00	01-Sep-25	18:00	
737	RQ232266	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH(PG)-PRITHALA (GPTL) (GPTL) CKT-2	GPTL	D	AMP work; Relay Testing	02-Sep-2025	08:00	02-Sep-2025	18:00		PLANNED	Approved	02-Sep-25	08:00	02-Sep-25	18:00	
738	RQ232265	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH(PG)-PRITHALA (GPTL) (GPTL) CKT-1	GPTL	D	AMP work; Relay Testing	01-Sep-2025	08:00	01-Sep-2025	18:00		PLANNED	Approved	01-Sep-25	08:00	01-Sep-25	18:00	
739	RQ233203	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)-DAUSA(PBDTL) (PB_DAU SA_TL) CKT-1	PB_DAU SA_TL	D	Non-Auto required for OPGW installation works	01-Sep-2025	08:00	30-Sep-2025	18:00		PLANNED	Approved	01-Sep-25	08:00	30-Sep-25	18:00	
740	RQ233202	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)-DAUSA(PBDTL) (PB_DAU SA_TL) CKT-2	PB_DAU SA_TL	D	Non-Auto required for OPGW installation works	01-Sep-2025	08:00	30-Sep-2025	18:00		PLANNED	Approved	01-Sep-25	08:00	30-Sep-25	18:00	
741	RQ233115	OCC_234	sekura_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-MALERKOTLA(PG) (SEKURA) CKT-1	SEKURA	D	AR-MODE-OFF required for Live Line Earth Wire Replacement with OPGW for CKT-1 under Implementation of ISTS Communication Scheme approved by NCT in its 19th meeting held on 29-Apr-2024	01-Sep-2025	08:00	30-Sep-2025	18:30	AR-MODE-OFF required for Live Line Earth Wire Replacement with OPGW for CKT-1 under Implementation of ISTS Communication Scheme approved by NCT in its 19th meeting held on 29-Apr-2024	PLANNED	Approved	01-Sep-25	08:00	30-Sep-25	18:30	
742	RQ233116	OCC_234	sekura_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-MALERKOTLA(PG) (SEKURA) CKT-2	SEKURA	D	AR-MODE-OFF required for Live Line Earth Wire Replacement with OPGW for CKT-1 under Implementation of ISTS Communication Scheme approved by NCT in its 19th meeting held on 29-Apr-2024	01-Sep-2025	08:00	30-Sep-2025	18:30	AR-MODE-OFF required for Live Line Earth Wire Replacement with OPGW for CKT-1 under Implementation of ISTS Communication Scheme approved by NCT in its 19th meeting held on 29-Apr-2024	PLANNED	Approved	01-Sep-25	08:00	30-Sep-25	18:30	

743	RQ232183	OCC_234	cpcc1_sd	BUS	400KV BUS 2 AT BHIWANI(BB)		D	Inter conection Work For Extension construction work of 765kV ICT-4.	30-Sep-2025	09:00	30-Sep-2025	18:00		PLANNED	Approved	30-Sep-25	09:00	30-Sep-25	18:00	
744	RQ232182	OCC_234	cpcc1_sd	BUS	400KV BUS 1 AT BHIWANI(BB)		D	Inter conection Work For Extension construction work of 765kV ICT-4.	27-Sep-2025	09:00	27-Sep-2025	18:00		PLANNED	Approved	27-Sep-25	09:00	27-Sep-25	18:00	
745	RQ232156	OCC_234	cpcc1_sd	BUS	400 KV BIKANER_2 (PBTSI) - BUS 2		D	For Bay Extension works	21-Sep-2025	17:00	25-Sep-2025	23:00		PLANNED	Approved	21-Sep-25	17:00	25-Sep-25	23:00	May be given from 17:00Hrs
746	RQ232184	OCC_234	cpcc1_sd	BUS	400KV BUS 1 AT HEERAPURA(RS)		D	Retrofitment of Main Bay Isolators of Bassi-Heerapura ckt-1 line feeder at Heerapura GSS	21-Sep-2025	09:00	22-Sep-2025	18:00	552A, 552B and 552T Bays are owned by POWERGRID in the premises of RVPN Heerapura GSS	PLANNED	Approved	21-Sep-25	09:00	22-Sep-25	18:00	
747	RQ232185	OCC_234	cpcc1_sd	BUS	400KV BUS 2 AT HEERAPURA(RS)		D	Retrofitment of Main Bay Isolators of Heerapura-Hindaun line feeder at Heerapura GSS	19-Sep-2025	09:00	20-Sep-2025	18:00	552A, 552B and 552T Bays are owned by POWERGRID in the premises of RVPN Heerapura GSS	PLANNED	Approved	19-Sep-25	09:00	20-Sep-25	18:00	
748	RQ232168	OCC_234	cpcc1_sd	BUS	400KV BUS 2 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (For Stability Test of 400 kV Bus-2)	19-Sep-2025	09:00	20-Sep-2025	20:00		PLANNED	Approved	19-Sep-25	09:00	20-Sep-25	20:00	
749	RQ232125	OCC_234	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 4		D	Bay Extension, LBB Testing, Attending Hotspot	17-Sep-2025	16:00	18-Sep-2025	23:00		PLANNED	Approved	17-Sep-25	16:00	18-Sep-25	23:00	May be given from 17:00Hrs
750	RQ232167	OCC_234	cpcc1_sd	BUS	400KV BUS 1 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (For Bus Bar Relay Stability Test of 400 kV Bus-1)	17-Sep-2025	09:00	18-Sep-2025	20:00		PLANNED	Approved	17-Sep-25	09:00	18-Sep-25	20:00	
751	RQ232160	OCC_234	cpcc1_sd	BUS	400KV BUS 2 AT BHIWANI(BB)		C	BUS ISOLATOR RETROFITMENT WORK IN ADD CAP	16-Sep-2025	09:00	30-Sep-2025	18:00		PLANNED	Rejected					May be deferred and to be discussed in next OCC
752	RQ232818	OCC_234	cpcc2_sd	BUS	400KV BUS 2 AT PARBATI POOLING BANALA(PG)		D	Shutdown required for Bus Bar testing	16-Sep-2025	08:00	16-Sep-2025	18:00	Kindly approve.	PLANNED	Approved	16-Sep-25	08:00	16-Sep-25	18:00	
753	RQ232155	OCC_234	cpcc1_sd	BUS	400 KV BIKANER_2 (PBTSI) - BUS 1		D	For Bay Extension works	15-Sep-2025	17:00	20-Sep-2025	23:00		PLANNED	Approved	15-Sep-25	17:00	20-Sep-25	23:00	May be given from 17:00Hrs
754	RQ232124	OCC_234	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 3		D	Bay Extension, LBB Testing, Attending Hotspot	15-Sep-2025	16:00	16-Sep-2025	23:00		PLANNED	Approved	15-Sep-25	16:00	16-Sep-25	23:00	May be given from 17:00Hrs
755	RQ232817	OCC_234	cpcc2_sd	BUS	400KV BUS 1 AT PARBATI POOLING BANALA(PG)		D	Shutdown required for Bus Bar testing	15-Sep-2025	08:00	15-Sep-2025	18:00	Kindly approve.	PLANNED	Approved	15-Sep-25	08:00	15-Sep-25	18:00	
756	RQ232123	OCC_234	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 2		D	Bay Extension, LBB Testing, Attending Hotspot	13-Sep-2025	16:00	14-Sep-2025	23:00		PLANNED	Approved	13-Sep-25	16:00	14-Sep-25	23:00	May be given from 17:00Hrs

757	RQ232822	OCC_234	cpcc2_sd	BUS	400KV BUS 2 AT PATIALA(PG)		C	Shutdown required for testing of 400 KV Busbar protection after retrofitting of relays.	12-Sep-2025	09:00	21-Sep-2025	18:00	Kindly approve.	PLANNED	Approved	22-Sep-25	09:00	30-Sep-25	18:00	Utility may check the shutdown duration /May be allowed after 15.10.2026
758	RQ232164	OCC_234	cpcc1_sd	BUS	400KV BUS 2 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (Bus Stability Test)	12-Sep-2025	09:00	13-Sep-2025	20:00		PLANNED	Approved	12-Sep-25	09:00	13-Sep-25	20:00	
759	RQ232122	OCC_234	cpcc1_sd	BUS	400 KV BHADLA_2 (PG) - BUS 1		D	Bay Extension, LBB Testing, Attending Hotspot	11-Sep-2025	16:00	12-Sep-2025	23:00		PLANNED	Approved	11-Sep-25	16:00	12-Sep-25	23:00	May be given from 17:00Hrs
760	RQ232143	OCC_234	cpcc1_sd	BUS	400KV BUS 2 AT SIKAR(PG)		D	AMP WORK	10-Sep-2025	09:00	10-Sep-2025	18:00		PLANNED	Approved	10-Sep-25	09:00	10-Sep-25	18:00	
761	RQ232163	OCC_234	cpcc1_sd	BUS	400KV BUS 1 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (Bus Stability Test)	10-Sep-2025	09:00	11-Sep-2025	20:00		PLANNED	Approved	10-Sep-25	09:00	11-Sep-25	20:00	
762	RQ232828	OCC_234	cpcc2_sd	BUS	400KV BUS 2 AT MOGA(PG)		D	AMP work & Bus Bar relay retrofitting work	09-Sep-2025	08:00	09-Sep-2025	18:00	Kindly approve.	PLANNED	Approved	27-Sep-25	08:00	27-Sep-25	18:00	Shutdown may be allowed after Punjab Paddy season preferably at the end of
763	RQ232133	OCC_234	cpcc1_sd	BUS	400 KV BHADLA(PG) - BUS 2		D	AMP WORK & compliance of COE observation/IOM	08-Sep-2025	16:00	08-Sep-2025	23:00		PLANNED	Approved	08-Sep-25	16:00	08-Sep-25	23:00	May be given from 17:00Hrs
764	RQ232142	OCC_234	cpcc1_sd	BUS	400KV BUS 1 AT SIKAR(PG)		D	AMP WORK	08-Sep-2025	09:00	08-Sep-2025	18:00		PLANNED	Approved	08-Sep-25	09:00	08-Sep-25	18:00	
765	RQ232827	OCC_234	cpcc2_sd	BUS	400KV BUS 1 AT MOGA(PG)		D	AMP work & Bus Bar relay retrofitting work	08-Sep-2025	08:00	08-Sep-2025	18:00	Kindly approve.	PLANNED	Approved	28-Sep-25	08:00	28-Sep-25	18:00	Shutdown may be allowed after Punjab Paddy season preferably at the end of
766	RQ232132	OCC_234	cpcc1_sd	BUS	400 KV BHADLA(PG) - BUS 1		D	AMP WORK & compliance of COE observation/IOM	06-Sep-2025	16:00	06-Sep-2025	23:00		PLANNED	Approved	06-Sep-25	16:00	06-Sep-25	23:00	May be given from 17:00Hrs
767	RQ232812	OCC_234	cpcc2_sd	BUS	400KV BUS 2 AT PATRAN(PATR)		D	For GIS construction bay for 400KV Siwani Patran bays at PATRAN SS	06-Sep-2025	09:00	06-Sep-2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	06-Sep-25	09:00	06-Sep-25	18:00	
768	RQ232811	OCC_234	cpcc2_sd	BUS	400KV BUS 1 AT PATRAN(PATR)		D	For GIS construction bay for 400KV Siwani Patran bays at PATRAN SS	05-Sep-2025	09:00	05-Sep-2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	05-Sep-25	09:00	05-Sep-25	18:00	
769	RQ232145	OCC_234	cpcc1_sd	BUS	400KV BUS 1 AT KANKROLI(PG)		D	Shutdown required with Zerda 2 line to test LBB	04-Sep-2025	08:00	04-Sep-2025	18:00		PLANNED	Approved	04-Sep-25	08:00	04-Sep-25	18:00	
770	RQ232144	OCC_234	cpcc1_sd	BUS	400KV BUS 1 AT KANKROLI(PG)		D	Shutdown required with Zerda 1 line to test LBB	03-Sep-2025	08:00	03-Sep-2025	18:00		PLANNED	Approved	03-Sep-25	08:00	03-Sep-25	18:00	
771	RQ232831	OCC_234	cpcc2_sd	BUS	400KV BUS 1 AT KISHENPUR(PG)		D	For AMP works.	02-Sep-2025	09:30	02-Sep-2025	17:00	Kindly approve.	PLANNED	Approved	02-Sep-25	09:30	02-Sep-25	17:00	
772	RQ232173	OCC_234	cpcc1_sd	BUS	400KV BUS 2 AT CHITTORGARH(PG)		D	For amp work	02-Sep-2025	08:00	02-Sep-2025	18:00		PLANNED	Approved	02-Sep-25	15:00	02-Sep-25	23:00	May be given from 15:00Hrs
773	RQ232821	OCC_234	cpcc2_sd	BUS	400KV BUS 1 AT PATIALA(PG)		C	Shutdown required for testing of 400 KV Busbar protection after retrofitting of relays.	01-Sep-2025	09:00	10-Sep-2025	18:00	Kindly approve.	PLANNED	Approved	10-Sep-25	09:00	20-Sep-25	18:00	Utility may check the shutdown duration /May be allowed after 15.10.2025
774	RQ232159	OCC_234	cpcc1_sd	BUS	400KV BUS 1 AT BHIWANI(BB)		C	BUS ISOLATOR RETROFITMENT WORK IN ADD CAP	01-Sep-2025	09:00	14-Sep-2025	18:00		PLANNED	Rejected					May be deferred and to be discussed in next OCC
775	RQ232147	OCC_234	cpcc1_sd	BUS	400KV BUS 1 AT BALLABHGARH(PG)		C	For Jack Bus Replacement work	01-Sep-2025	08:00	04-Sep-2025	20:00		PLANNED	Approved	01-Sep-25	08:00	04-Sep-25	20:00	Shutdown may be allowed after consent from SLDC-Haryana for load
776	RQ232148	OCC_234	cpcc1_sd	BUS	400KV BUS 2 AT BALLABHGARH(PG)		C	For Jack Bus Replacement work	01-Sep-2025	08:00	04-Sep-2025	20:00		PLANNED	Approved	01-Sep-25	08:00	04-Sep-25	20:00	Shutdown may be allowed after consent from SLDC-Haryana for load

777	RQ232172	OCC_234	cpcc1_sd	BUS	400KV BUS 1 AT CHITTORGARH(PG)		D	For amp work	01-Sep-2025	08:00	01-Sep-2025	18:00		PLANNED	Approved	01-Sep-25	15:00	01-Sep-25	23:00	May be given from 15:00Hrs
778	RQ231894	OCC_234	stuup_sd	BUS	400KV BUS 2 AT NEHTAUR(UP)	UPPTCL	C	Annual Maintenance & Testing	27-Sep-2025	08:00	27-Sep-2025	18:00		PLANNED	Approved	27-Sep-25	08:00	27-Sep-25	18:00	
779	RQ231878	OCC_234	stuup_sd	BUS	400KV BUS 1 AT AGRA(UP)	UPPTCL	C	* Half yearly preventive maintenancebefore Diwali.	24-Sep-2025	09:00	24-Sep-2025	17:00		PLANNED	Approved	24-Sep-25	09:00	24-Sep-25	17:00	
780	RQ231879	OCC_234	stuup_sd	BUS	400KV BUS 2 AT AGRA(UP)	UPPTCL	C	* Half yearly preventive maintenancebefore Diwali.	23-Sep-2025	09:00	23-Sep-2025	17:00		PLANNED	Approved	23-Sep-25	09:00	23-Sep-25	17:00	
781	RQ231891	OCC_234	stuup_sd	BUS	400 KV GR.NOIDA_2(UPC) - BUS 2	UPPTCL	C	Annual Maintenance & Testing	23-Sep-2025	08:00	23-Sep-2025	18:00		PLANNED	Approved	23-Sep-25	08:00	23-Sep-25	18:00	
782	RQ231884	OCC_234	stuup_sd	BUS	400KV BUS 2 AT SULTANPUR(UP)	UPPTCL	C	Preventive Maintenance of Bus-B at 400KV S/S Sultanpur	22-Sep-2025	10:00	22-Sep-2025	16:00		PLANNED	Approved	22-Sep-25	10:00	22-Sep-25	16:00	
783	RQ231883	OCC_234	stuup_sd	BUS	400KV BUS 1 AT SULTANPUR(UP)	UPPTCL	C	* Preventive Maintenance of Bus-A at 400KV S/S Sultanpur	20-Sep-2025	10:00	20-Sep-2025	16:00		PLANNED	Approved	20-Sep-25	10:00	20-Sep-25	16:00	
784	RQ231886	OCC_234	stuup_sd	BUS	400KV BUS 2 AT BAREILLY(UP)	UPPTCL	C	For preventive maintence work No supply affected, maintained through Bus-I.	19-Sep-2025	08:00	19-Sep-2025	17:00		PLANNED	Approved	19-Sep-25	08:00	19-Sep-25	17:00	
785	RQ231893	OCC_234	stuup_sd	BUS	400KV BUS 2 AT SIKANDRABAD(UP)	UPPTCL	C	Annual Maintenance & Testing	18-Sep-2025	08:00	18-Sep-2025	18:00		PLANNED	Approved	18-Sep-25	08:00	18-Sep-25	18:00	
786	RQ231885	OCC_234	stuup_sd	BUS	400KV BUS 1 AT BAREILLY(UP)	UPPTCL	C	For preventive maintence work No supply affected, maintained through Bus-II.	18-Sep-2025	08:00	18-Sep-2025	17:00		PLANNED	Approved	18-Sep-25	08:00	18-Sep-25	17:00	
787	RQ231888	OCC_234	stuup_sd	BUS	400KV BUS 2 AT HAPUR(UP)	UPPTCL	C	Annual Maintenance & Testing	09-Sep-2025	08:00	09-Sep-2025	18:00		PLANNED	Approved	09-Sep-25	08:00	09-Sep-25	18:00	
788	RQ231880	OCC_234	stuup_sd	BUS	400KV BUS 1 AT ORAI(UP)	UPPTCL	C	FOR ROUTINE TESTING AND MAINTENANCE	08-Sep-2025	09:00	09-Sep-2025	17:00		PLANNED	Approved	08-Sep-25	09:00	09-Sep-25	17:00	
789	RQ231887	OCC_234	stuup_sd	BUS	400 KV RAMPUR_PRSTL (UP) - BUS 2	UPPTCL	C	SF6 GD Body replacement	07-Sep-2025	09:00	14-Sep-2025	17:30		PLANNED	Approved	07-Sep-25	09:00	14-Sep-25	17:30	May be given subject to all other elements must be connected with Other Bus
790	RQ232966	OCC_234	slcds_sd	BUS	400KV BUS 2 AT RAMGARH(RS)	RRVPNL	D	Quarterly Maintenance	25-Sep-2025	17:00	25-Sep-2025	23:00		PLANNED	Approved	25-Sep-25	17:00	25-Sep-25	23:00	
791	RQ233333	OCC_234	slcds_sd	BUS	400KV BUS 1 AT CHITTORGARH(RS)	RRVPNL	D	FOR MAINTAINCE WORK and Testing work	25-Sep-2025	08:00	26-Sep-2025	18:00		PLANNED	Approved	25-Sep-25	08:00	26-Sep-25	18:00	May be given on daily basis
792	RQ232964	OCC_234	slcds_sd	BUS	400KV BUS 2 AT HINDAUN(RS)	RRVPNL	D	Halfyearly Maintenance and Testing of EHV Equipments	25-Sep-2025	08:00	25-Sep-2025	18:00		PLANNED	Approved	25-Sep-25	08:00	25-Sep-25	18:00	
793	RQ232965	OCC_234	slcds_sd	BUS	400KV BUS 1 AT RAMGARH(RS)	RRVPNL	D	Quarterly Maintenance	24-Sep-2025	17:00	24-Sep-2025	23:00		PLANNED	Approved	24-Sep-25	17:00	24-Sep-25	23:00	
794	RQ233217	OCC_234	slcds_sd	BUS	400KV BUS 2KANKANI(RS)	RRVPNL	D	Preventive maintenance & Testing of bay equipments	24-Sep-2025	08:00	24-Sep-2025	18:00		PLANNED	Approved	24-Sep-25	16:00	24-Sep-25	23:00	May be given from 16:00Hrs

795	RQ233216	OCC_234	sldcrs_sd	BUS	400KV BUS 1KANKANI(RS)	RRVPNL	D	Preventive maintenance & Testing of bay equipments	23-Sep-2025	08:00	23-Sep-2025	18:00		PLANNED	Approved	23-Sep-25	16:00	23-Sep-25	23:00	May be given from 16:00Hrs
796	RQ232962	OCC_234	sldcrs_sd	BUS	400KV BUS 2 AT HEERAPURA(RS)	RRVPNL	D	Testing & Maintenance work of 400 KV side bay Equipments	19-Sep-2025	08:00	19-Sep-2025	18:00		PLANNED	Approved	19-Sep-25	08:00	19-Sep-25	18:00	
797	RQ233334	OCC_234	sldcrs_sd	BUS	400KV BUS 2 AT CHITTORGARH(RS)	RRVPNL	D	FOR MAINTAINCE WORK and Testing work	18-Sep-2025	08:00	19-Sep-2025	18:00		PLANNED	Approved	18-Sep-25	08:00	19-Sep-25	18:00	May be given on daily basis
798	RQ232967	OCC_234	sldcrs_sd	BUS	400KV BUS 1 AT RATANGARH(RS)	RRVPNL	D	Raplacement work of burnt and damaged isolators	18-Sep-2025	08:00	19-Sep-2025	18:00		PLANNED	Approved	18-Sep-25	08:00	19-Sep-25	18:00	
799	RQ232961	OCC_234	sldcrs_sd	BUS	400KV BUS 1 AT HEERAPURA(RS)	RRVPNL	D	Testing & Maintenance work of 400 KV side bay Equipments	18-Sep-2025	08:00	18-Sep-2025	18:00		PLANNED	Approved	18-Sep-25	08:00	18-Sep-25	18:00	
800	RQ232963	OCC_234	sldcrs_sd	BUS	400KV BUS 1 AT HINDAUN(RS)	RRVPNL	D	Halfyearly Maintenance and Testing of EHV Equipments	18-Sep-2025	08:00	18-Sep-2025	18:00		PLANNED	Approved	18-Sep-25	08:00	18-Sep-25	18:00	
801	RQ232968	OCC_234	sldcrs_sd	BUS	400KV BUS 2 AT RATANGARH(RS)	RRVPNL	D	Raplacement work of burnt and damaged isolators	16-Sep-2025	08:00	17-Sep-2025	18:00		PLANNED	Approved	16-Sep-25	08:00	17-Sep-25	18:00	
802	RQ232958	OCC_234	sldcrs_sd	BUS	400KV BUS 1 AT AJMER(RS)	RRVPNL	D	Half Yearly maintenance work of associated equipments of 400 KV Main Bus-I	16-Sep-2025	08:00	16-Sep-2025	18:00		PLANNED	Approved	16-Sep-25	08:00	16-Sep-25	18:00	
803	RQ232959	OCC_234	sldcrs_sd	BUS	400KV BUS 1 AT BHILWARA(RS)	RRVPNL	D	Annually Maintenance of 400KV Main Bus-1 and Associated Equipments	16-Sep-2025	08:00	17-Sep-2025	18:00		PLANNED	Approved	16-Sep-25	08:00	17-Sep-25	18:00	
804	RQ232960	OCC_234	sldcrs_sd	BUS	400KV BUS 2 AT BHILWARA(RS)	RRVPNL	D	Annually Maintenance of 400KV Main Bus-2 and Associated Equipments	15-Sep-2025	08:00	15-Sep-2025	18:00		PLANNED	Approved	15-Sep-25	08:00	15-Sep-25	18:00	
805	RQ232970	OCC_234	sldcrs_sd	BUS	400 KV JAISALMER(RS) - BUS 2	RRVPNL	C	Half yearly Maintenance and testing of equipments at 400 KV GSS Jsl-2 (Bhensara)	13-Sep-2025	18:00	14-Sep-2025	04:00		PLANNED	Approved	13-Sep-25	18:00	14-Sep-25	04:00	
806	RQ232969	OCC_234	sldcrs_sd	BUS	400 KV JAISALMER(RS) - BUS 1	RRVPNL	C	Half yearly Maintenance and testing of equipments at 400 KV GSS Jsl-2 (Bhensara)	12-Sep-2025	18:00	13-Sep-2025	04:00		PLANNED	Approved	12-Sep-25	18:00	13-Sep-25	04:00	
807	RQ232428	OCC_234	cpcc3_sd	BUS	400KV BUS 2 AT GORAKHPUR(PG)	POWER GRID	C	Retrofitted Bus Bar relay testing and commissioning	25-Sep-2025	09:00	27-Sep-2025	18:00		PLANNED	Approved	25-Sep-25	09:00	27-Sep-25	18:00	
808	RQ232427	OCC_234	cpcc3_sd	BUS	400KV BUS 1 AT GORAKHPUR(PG)	POWER GRID	C	Retrofitted Bus Bar relay testing and commissioning	22-Sep-2025	09:00	24-Sep-2025	18:00		PLANNED	Approved	22-Sep-25	09:00	24-Sep-25	18:00	
809	RQ232431	OCC_234	cpcc3_sd	BUS	400KV BUS 2 AT GORAKHPUR(PG)	POWER GRID	C	For connecting extension GIS Bays to existing bus	17-Sep-2025	09:00	18-Sep-2025	18:00		PLANNED	Approved	17-Sep-25	09:00	18-Sep-25	18:00	
810	RQ232430	OCC_234	cpcc3_sd	BUS	400KV BUS 1 AT GORAKHPUR(PG)	POWER GRID	C	For connecting extension GIS Bays to existing bus	15-Sep-2025	09:00	16-Sep-2025	18:00		PLANNED	Approved	15-Sep-25	09:00	16-Sep-25	18:00	

811	RQ232747	OCC_234	cpcc3_sd	BUS	400KV AGRA(PG) - BUS 2	POWER GRID	D	AMP OF 400KV BUS 2C	10-Sep-2025	08:00	10-Sep-2025	18:00		PLANNED	Approved	10-Sep-25	08:00	10-Sep-25	18:00	
812	RQ232441	OCC_234	cpcc3_sd	BUS	400KV BUS 2 AT KANPUR(PG)	POWER GRID	D	AMP of 400kV Bus-2 at Kanpur S/s	03-Sep-2025	08:00	03-Sep-2025	18:00		PLANNED	Approved	03-Sep-25	08:00	03-Sep-25	18:00	
813	RQ232424	OCC_234	cpcc3_sd	BUS	400KV BUS 2 AT LUCKNOW_1(PG)	POWER GRID	C	For 400kV Bus-2 Stability test, installation, Testing & Commissioning of New Relay Bus Bar relay	01-Sep-2025	08:00	03-Sep-2025	19:00		PLANNED	Approved	01-Sep-25	08:00	03-Sep-25	19:00	
814	RQ232957	OCC_234	sldcrs_sd	BUS	400KV BUS 2 AT KAWAI SCTPS(APR)	APRL	D	Annual maintenance of Bus and testing of Bus equipments (CVT)	17-Sep-2025	08:00	17-Sep-2025	18:00		PLANNED	Approved	17-Sep-25	16:00	17-Sep-25	23:59	May be given subject to all other elements must be connected with Other Bus/Upto 16:00Hrs
815	RQ233196	OCC_234	bbmb_sd	BUS	400KV BUS 2 AT BHIWANI(BB)	BBMB	D	General Mtc.	17-Sep-2025	08:00	17-Sep-2025	18:00		PLANNED	Approved	17-Sep-25	08:00	17-Sep-25	18:00	
816	RQ233195	OCC_234	bbmb_sd	BUS	400KV BUS 1 AT BHIWANI(BB)	BBMB	D	Quarterly mtc	15-Sep-2025	08:00	15-Sep-2025	18:00		PLANNED	Approved	15-Sep-25	08:00	15-Sep-25	18:00	
817	RQ233360	OCC_234	indigrd_sd	BUS	400KV BUS 2 AT AMARGARH(NRS S XXIX)	NRSS XXIX	C	For conducting busbar and bay stability tests along with interlocking testing for the augmentation work scope	15-Sep-2025	09:00	16-Sep-2025	18:00	Shutdown required along with associated bays. 403 MAIN BAY 406 MAIN BAY 409 MAIN BAY 412 MAIN BAY 415 MAIN BAY	PLANNED	Approved	15-Sep-25	09:00	16-Sep-25	18:00	
818	RQ233359	OCC_234	indigrd_sd	BUS	400KV BUS 1 AT AMARGARH(NRS S XXIX)	NRSS XXIX	C	For conducting busbar and bay stability tests along with interlocking testing for the augmentation work scope	11-Sep-2025	09:00	13-Sep-2025	18:00	Shutdown required along with associated bays. 401 MAIN BAY 404 MAIN BAY 407 MAIN BAY 410 MAIN BAY 414 TIE BAY	PLANNED	Approved	11-Sep-25	09:00	13-Sep-25	18:00	
819	RQ232187	OCC_234	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 2	PKTSL	D	For scheme checking work and LBB wiring modification	10-Sep-2025	08:00	12-Sep-2025	18:00		PLANNED	Approved	10-Sep-25	17:00	12-Sep-25	23:00	May be given from 17:00Hrs
820	RQ232186	OCC_234	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 1	PKTSL	D	For scheme checking work and LBB wiring modification	07-Sep-2025	08:00	09-Sep-2025	18:00		PLANNED	Approved	07-Sep-25	17:00	09-Sep-25	23:00	May be given from 17:00Hrs
821	RQ232241	OCC_234	sldcps_sd	BUS	400 KV BEHMAN JASSA SINGH (PS) - BUS 2	PSTCL	D	PERIODICAL TESTING BY PROTECTION TEAM	09-Sep-2025	08:00	11-Sep-2025	18:00		PLANNED	Approved	09-Sep-25	08:00	11-Sep-25	18:00	
822	RQ232235	OCC_234	sldcps_sd	BUS	400 KV BEHMAN JASSA SINGH (PS) - BUS 1	PSTCL	D	PERIODICAL TESTING BY PROTECTION TEAM	03-Sep-2025	08:00	04-Sep-2025	18:00		PLANNED	Approved	03-Sep-25	08:00	04-Sep-25	18:00	
823	RQ232741	OCC_234	singrauli_sd	BUS	400KV BUS 2 AT SINGRAULI(NT)	NTPC	C	BUS-02 ISOLATOR REPLACEMENT	08-Sep-2025	08:00	11-Sep-2025	18:00	GEN-05 BUS 02 ISOLATOR REPLACEMENT	PLANNED	Rejected					Shutdown may be deferred and planned after shifting of Rihand-III towards WR
824	RQ232740	OCC_234	singrauli_sd	BUS	400KV BUS 1 AT SINGRAULI(NT)	NTPC	C	BUS-01 ISOLATOR CHANGE	01-Sep-2025	08:00	04-Sep-2025	18:00	BUS-01 OF GEN-05 ISOLATOR CHANGE	PLANNED	Rejected					Shutdown may be deferred and planned after shifting of Rihand-III towards WR

825	RQ232217	OCC_234	cpcc1_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PB TSL)-KHETRI (PKTSL) (PB TSL) CKT-1 @BIKANER_2 (PB TSL)	PB TSL	D	For AMP work, rectification of WTI/OTI RTD	19-Sep-2025	17:00	19-Sep-2025	23:00		PLANNED	Approved					May be clubbed with line shutdown
826	RQ232216	OCC_234	cpcc1_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PB TSL)-KHETRI (PKTSL) (PB TSL) CKT-2 @BIKANER_2 (PB TSL)	PB TSL	D	For AMP work, rectification of WTI/OTI RTD	18-Sep-2025	17:00	18-Sep-2025	23:00		PLANNED	Approved					May be clubbed with line shutdown
827	RQ232215	OCC_234	cpcc1_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PB TSL)-KHETRI (PKTSL) (PB TSL) CKT-3 @BIKANER_2 (PB TSL)	PB TSL	D	For AMP work, rectification of WTI/OTI RTD	16-Sep-2025	17:00	17-Sep-2025	23:00		PLANNED	Approved					May be clubbed with line shutdown
828	RQ232214	OCC_234	cpcc1_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PB TSL)-KHETRI (PKTSL) (PB TSL) CKT-4 @BIKANER_2 (PB TSL)	PB TSL	D	For AMP work, rectification of WTI/OTI RTD	14-Sep-2025	17:00	15-Sep-2025	23:00		PLANNED	Approved					May be clubbed with line shutdown
829	RQ233085	OCC_234	cpcc1_sd	LINE REACTOR	63 MVAR SWITCHABLE LR ON BALIA-SOHAWAL (PG) CKT-2 @BALIA(PG)	POWER GRID	D	Line reactor amp work	10-Sep-2025	09:00	10-Sep-2025	18:00		PLANNED	Approved	10-Sep-25	09:00	10-Sep-25	18:00	
830	RQ232211	OCC_234	cpcc1_sd	LINE REACTOR	50 MVAR SWITCHABLE LR ON 400 KV KANKROLI-ZERDA (PG) CKT-1 @KANKROLI(PG)	POWER GRID	D	For AMP Work	10-Sep-2025	08:00	10-Sep-2025	18:00		PLANNED	Approved	10-Sep-25	08:00	10-Sep-25	18:00	
831	RQ231763	OCC_234	sldcuk_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400 KV SRINAGAR(UK)	PTCUL	D	Pre Deepawali Maintenance related work	30-Sep-2025	09:00	30-Sep-2025	13:00		PLANNED	Approved	30-Sep-25	09:00	30-Sep-25	13:00	
832	RQ232237	OCC_234	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV BHADLA(PG)	POWER GRID	D	For AMP Work	27-Sep-2025	16:00	27-Sep-2025	23:00		PLANNED	Approved	27-Sep-25	16:00	27-Sep-25	23:00	Subject to real time grid condition
833	RQ232243	OCC_234	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400 KV SIKAR(PG)	POWER GRID	D	For AMP Work	18-Sep-2025	08:00	18-Sep-2025	18:00		PLANNED	Approved	18-Sep-25	08:00	18-Sep-25	18:00	
834	RQ232242	OCC_234	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)	POWER GRID	D	For AMP Work	15-Sep-2025	08:00	15-Sep-2025	18:00		PLANNED	Approved	15-Sep-25	08:00	15-Sep-25	18:00	

835	RQ232259	OCC_234	cpcc1_sd	BR/BSR/MSR/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV NEEMRANA(PG)	POWER GRID	D	For AMP Work	15-Sep-2025	08:00	15-Sep-2025	18:00		PLANNED	Approved	15-Sep-25	08:00	15-Sep-25	18:00	
836	RQ232238	OCC_234	cpcc1_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV BHADLA 2 (PG)	POWER GRID	D	CSD Fine Tuning, AMP	05-Sep-2025	16:00	06-Sep-2025	23:00		PLANNED	Approved	05-Sep-25	16:00	06-Sep-25	23:00	Subject to real time grid condition
837	RQ233287	OCC_234	cpcc3_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV LUCKNOW 2(PG)	POWER GRID	D	AMP OF BUS REACTOR.	04-Sep-2025	09:00	04-Sep-2025	18:00		PLANNED	Approved	04-Sep-25	09:00	04-Sep-25	18:00	
838	RQ233093	OCC_234	slcds_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)	POWER GRID	D	Maintenance Work of Bay Equipments	04-Sep-2025	08:00	04-Sep-2025	18:00		PLANNED	Approved	04-Sep-25	08:00	04-Sep-25	18:00	
839	RQ232254	OCC_234	cpcc1_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV KOTESWAR(TH)	POWER GRID	C	For Aircell Replacement of Reactor Installed At THDC koteswar	04-Sep-2025	08:00	06-Sep-2025	18:00		PLANNED	Approved	04-Sep-25	08:00	06-Sep-25	18:00	
840	RQ232244	OCC_234	cpcc1_sd	BR/BSR/MSR/MSR	225 MVAR BUS SERIES REACTOR NO 1 AT 400 KV BALLABHGARH(PG)	POWER GRID	C	For Jack Bus Replacement work	01-Sep-2025	08:00	04-Sep-2025	18:00		PLANNED	Approved	01-Sep-25	08:00	04-Sep-25	18:00	Shutdown may be allowed after consent from SLDC-Haryana for load management as Both bus at Ballabahgarh will be under outage
841	RQ232257	OCC_234	cpcc1_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV BIKANER(PG)	POWER GRID	D	For AMP Work	01-Sep-2025	08:00	01-Sep-2025	18:00		PLANNED	Approved	01-Sep-25	08:00	01-Sep-25	18:00	Subject to real time grid condition
842	RQ232260	OCC_234	cpcc1_sd	BR/BSR/MSR/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV MANDOLA(PG)	POWER GRID	C	For 50 MVar reactor replacement with 125 MVar reactor under ADDCAP	01-Sep-2025	08:00	30-Sep-2025	18:00		PLANNED	Approved	01-Sep-25	08:00	30-Sep-25	18:00	
843	RQ232255	OCC_234	cpcc1_sd	BR/BSR/MSR/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV KOTPUTLI(PG)	POWER GRID	C	For Construction Activities of SS-104 Package (Construction of Firewall)	01-Sep-2025	08:00	20-Sep-2025	18:00		PLANNED	Approved	01-Sep-25	08:00	20-Sep-25	18:00	
844	RQ233227	OCC_234	slcds_sd	BR/BSR/MSR/MSR	80 MVAR BUS REACTOR NO 1 AT 400 KV KANKANI(RS)	RRVPNL	D	Preventive maintenance & Testing of bay equipments	25-Sep-2025	08:00	25-Sep-2025	18:00		PLANNED	Approved	25-Sep-25	08:00	25-Sep-25	18:00	Subject to real time grid condition
845	RQ233087	OCC_234	slcds_sd	BR/BSR/MSR/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV BHILWARA(RS)	RRVPNL	D	Annually maintenance and testing of 400 KV 50MVAR BUS REACTOR BAY & ASSOCIATED BAY EQUIPMENTS to be carried out by M/s Kaycee Energy & Infra pvt. Ltd. Kota	20-Sep-2025	08:00	20-Sep-2025	18:00		PLANNED	Approved	20-Sep-25	08:00	20-Sep-25	18:00	
846	RQ233335	OCC_234	slcds_sd	BR/BSR/MSR/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV CHITTORGARH(RS)	RRVPNL	D	FOR MAINTAINCE WORK and Testing work	17-Sep-2025	08:00	17-Sep-2025	18:00		PLANNED	Approved	17-Sep-25	08:00	17-Sep-25	18:00	
847	RQ233092	OCC_234	slcds_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV RAMGARH(RS)	RRVPNL	D	Quarterly Maintenance	17-Sep-2025	08:00	17-Sep-2025	18:00		PLANNED	Approved	17-Sep-25	08:00	17-Sep-25	18:00	

848	RQ233090	OCC_234	sldcrs_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV HINDAUN(RS)	RRVPNL	D	Halfyearly Maintenance and Testing of EHV Equipments	16-Sep-2025	08:00	16-Sep-2025	18:00		PLANNED	Approved	16-Sep-25	08:00	16-Sep-25	18:00	
849	RQ233088	OCC_234	sldcrs_sd	BR/BSR/MSR/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV BIKANER(RS)	RRVPNL	D	Routine Bay Maintenance Work	10-Sep-2025	10:00	10-Sep-2025	15:00		PLANNED	Approved	10-Sep-25	10:00	10-Sep-25	15:00	Subject to real time grid condition
850	RQ233089	OCC_234	sldcrs_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 2 AT 400KV BIKANER(RS)	RRVPNL	D	Routine Bay Maintenance Work	09-Sep-2025	10:00	09-Sep-2025	15:00		PLANNED	Approved	09-Sep-25	10:00	09-Sep-25	15:00	Subject to real time grid condition
851	RQ233091	OCC_234	sldcrs_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work and Balance AMP work	09-Sep-2025	08:00	09-Sep-2025	18:00		PLANNED	Approved	09-Sep-25	08:00	09-Sep-25	18:00	
852	RQ233094	OCC_234	sldcrs_sd	BR/BSR/MSR/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)	RRVPNL	D	Maintenance Work of Bay Equipments	05-Sep-2025	08:00	05-Sep-2025	18:00		PLANNED	Approved	05-Sep-25	08:00	05-Sep-25	18:00	
853	RQ233272	OCC_234	bbmb_sd	BR/BSR/MSR/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV PANIPAT(BB)	BBMB	D	Half yearly mtc	23-Sep-2025	08:00	23-Sep-2025	18:00		PLANNED	Approved	23-Sep-25	08:00	23-Sep-25	18:00	
854	RQ233198	OCC_234	bbmb_sd	BR/BSR/MSR/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV BHIWANI(BB)	BBMB	D	Quarterly mtc	15-Sep-2025	08:00	15-Sep-2025	18:00		PLANNED	Approved	15-Sep-25	08:00	15-Sep-25	18:00	
855	RQ231876	OCC_234	stuup_sd	BR/BSR/MSR/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV BAREILLY(UP)	UPPTCL	C	For preventive maintenance work. No supply affected.	22-Sep-2025	08:00	22-Sep-2025	17:00		PLANNED	Approved	22-Sep-25	08:00	22-Sep-25	17:00	
856	RQ231874	OCC_234	stuup_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV BASTI(UP)	UPPTCL	C	* SHUTDOWN REQUIRED FOR ROUTINE TESTING AND MAINTENANCE WORK AT 400 KV GIS SS BASTI	11-Sep-2025	10:00	11-Sep-2025	17:00		PLANNED	Approved	11-Sep-25	10:00	11-Sep-25	17:00	
857	RQ233150	OCC_234	stuup_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV RASRA (UP)	UPPTCL	C	Routine maintenace and relay testing	05-Sep-2025	09:00	05-Sep-2025	17:00	No supply will be affected.	PLANNED	Approved	05-Sep-25	09:00	05-Sep-25	17:00	
858	RQ232247	OCC_234	cpcc1_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV KHETRI (PKTSL)	PKTSL	D	For scheme checking work	15-Sep-2025	08:00	16-Sep-2025	18:00		PLANNED	Approved	15-Sep-25	08:00	16-Sep-25	18:00	
859	RQ232251	OCC_234	cpcc1_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV FATEHGARH_II(P G)		D	For AMP Work	01-Sep-2025	15:00	02-Sep-2025	23:00		PLANNED	Approved	01-Sep-25	15:00	02-Sep-25	23:00	Subject to real time grid condition
860	RQ231817	OCC_234	apl_sd	BAY	409 MAIN BAY - 400 KV FATEHGARH POOLING(FBTL) - BUS 2 (FBTL) AT 400 KV FATEHGARH POOLING(FBTL)	FBTL	D	For Annual maintenance of Bay equipment	30-Sep-2025	17:00	30-Sep-2025	23:55	For Annual maintenance of Bay equipment	PLANNED	Approved	30-Sep-25	17:00	30-Sep-25	23:55	May be given subject to element must remain in service

861	RQ231816	OCC_234	apl_sd	BAY	408 TIE BAY - 400 KV FATEHGARH POOLING(FBTL) - BUS 2 (FBTL) AND 400 KV FATEHGARH POOLING(FBTL) - BUS 1 AT 400 KV FATEHGARH POOLING(FBTL) (FBTL)	FBTL	D	For Annual maintenance of Bay equipment	29-Sep-2025	17:00	29-Sep-2025	23:55	For Annual maintenance of Bay equipment	PLANNED	Approved	29-Sep-25	17:00	29-Sep-25	23:55	May be given subject to element must remain in service
862	RQ231815	OCC_234	apl_sd	BAY	406 MAIN BAY - 400 KV FATEHGARH POOLING(FBTL)- ADANI RENEWPARK_SL_FGARH_FBTL (AREPRL) (AREPRL) CKT-2 (FBTL) AT 400 KV FATEHGARH POOLING(FBTL)	FBTL	D	For Annual maintenance of Bay equipment	27-Sep-2025	17:00	27-Sep-2025	23:55	For Annual maintenance of Bay equipment	PLANNED	Approved	27-Sep-25	17:00	27-Sep-25	23:55	May be given subject to element must remain in service
863	RQ232022	OCC_234	apl_sd	BAY	405 TIE BAY - 400 KV FATEHGARH_II(P G)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2 (FBTL) AND FUTURE AT 400 KV FATEHGARH POOLING(FBTL) (FBTL)	FBTL	D	For Annual maintenance of Bay equipment	26-Sep-2025	17:00	26-Sep-2025	23:55	For Annual maintenance of Bay equipment	PLANNED	Approved	26-Sep-25	17:00	26-Sep-25	23:55	May be given subject to element must remain in service
864	RQ231809	OCC_234	apl_sd	BAY	404 MAIN BAY - 400 KV FATEHGARH_II(P G)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2 (FBTL) AT 400 KV FATEHGARH POOLING(FBTL)	FBTL	D	For Annual maintenance of Bay equipment	24-Sep-2025	17:00	24-Sep-2025	23:55	For Annual maintenance of Bay equipment	PLANNED	Approved	24-Sep-25	17:00	24-Sep-25	23:55	May be given subject to element must remain in service
865	RQ232021	OCC_234	apl_sd	BAY	402 TIE BAY - 400 KV FATEHGARH_II(P G)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1 (FBTL) AND FUTURE AT 400 KV FATEHGARH POOLING(FBTL) (FBTL)	FBTL	D	For Annual maintenance of Bay equipment	22-Sep-2025	17:00	22-Sep-2025	23:55	For Annual maintenance of Bay equipment	PLANNED	Approved	22-Sep-25	17:00	22-Sep-25	23:55	May be given subject to element must remain in service
866	RQ231806	OCC_234	apl_sd	BAY	401 MAIN BAY - 400 KV FATEHGARH_II(P G)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1 (FBTL) AT 400 KV FATEHGARH POOLING(FBTL)	FBTL	D	For Annual maintenance of Bay equipment	20-Sep-2025	17:00	20-Sep-2025	23:55	For Annual maintenance of Bay equipment	PLANNED	Approved	20-Sep-25	17:00	20-Sep-25	23:55	May be given subject to element must remain in service

867	RQ231777	OCC_234	sldcuk_sd	BAY	TBC TRANSFER BUS BAY - 400KV BUS 3 AT SRINAGAR(UK)	PTCUL	D	Pre Deepawali Maintenance related work	30-Sep-2025	16:00	03-Oct-2025	18:00		PLANNED	Approved	30-Sep-25	16:00	03-Oct-25	18:00	
868	RQ231776	OCC_234	sldcuk_sd	BAY	MBC BUS COUPLER BAY - 400KV BUS 1 AT SRINAGAR(UK) AND 400KV BUS 2 AT SRINAGAR(UK) AT 400 KV SRINAGAR(UK)	PTCUL	D	Pre Deepawali Maintenance related work	30-Sep-2025	14:00	30-Sep-2025	16:00		PLANNED	Approved	30-Sep-25	14:00	30-Sep-25	16:00	
869	RQ233303	OCC_234	sldcrs_sd	BAY	40452C MAIN BAY - 400 KV BASSI(PG)- PHAGI(RS) (PG) CKT-1 AT BASSI(PG)	RRVPNL	D	Quarterly Maintenance work and Balance AMP work	29-Sep-2025	08:00	29-Sep-2025	18:00		PLANNED	Approved	29-Sep-25	08:00	29-Sep-25	18:00	
870	RQ233304	OCC_234	sldcrs_sd	BAY	40552T TIE BAY - 400KV BASSI(PG)- PHAGI(RS) (PG) CKT-1 AND FUTURE AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work and Balance AMP work	26-Sep-2025	08:00	26-Sep-2025	18:00		PLANNED	Approved	26-Sep-25	08:00	26-Sep-25	18:00	
871	RQ233305	OCC_234	sldcrs_sd	BAY	40852D MAIN BAY - 400KV PHAGI-AJMER (RS) CKT-2 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work and Balance AMP work	24-Sep-2025	08:00	24-Sep-2025	18:00		PLANNED	Approved	24-Sep-25	08:00	24-Sep-25	18:00	
872	RQ233306	OCC_234	sldcrs_sd	BAY	40852C MAIN BAY - 400KV PHAGI- HEERAPURA (RS) CKT-1 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work and Balance AMP work	19-Sep-2025	08:00	19-Sep-2025	18:00		PLANNED	Approved	19-Sep-25	08:00	19-Sep-25	18:00	
873	RQ233307	OCC_234	sldcrs_sd	BAY	408 TIE BAY - 400KV PHAGI- HEERAPURA (RS) CKT-1 AND 400KV PHAGI- AJMER (RS) CKT-2 AT PHAGI(RS)	RRVPNL	D	Quarterly Maintenance work and Balance AMP work	17-Sep-2025	08:00	17-Sep-2025	18:00		PLANNED	Approved	17-Sep-25	08:00	17-Sep-25	18:00	
874	RQ233309	OCC_234	sldcrs_sd	BAY	4452T TIE BAY - 50 MVAR BUS REACTOR NO 1 AT 400KV BHILWARA(RS) (RRVPNL) AND 400 KV AJMER- BHILWARA (RS) CKT-2 AT 400 KV BHILWARA(RS) (RRVPNL)	RRVPNL	D	Annually maintenance and testing	08-Sep-2025	08:00	08-Sep-2025	18:00		PLANNED	Approved	08-Sep-25	08:00	08-Sep-25	18:00	
875	RQ233310	OCC_234	sldcrs_sd	BAY	405 TIE BAY - 400KV BHILWARA(RS)- CHITTORGARH(RS) (UNDEF) CKT-1 AND 400/220KV 315 MVA ICT 2 AT BHILWARA(RS)	RRVPNL	D	Annually maintenance and testing	04-Sep-2025	08:00	04-Sep-2025	18:00		PLANNED	Approved	04-Sep-25	08:00	04-Sep-25	18:00	

876	RQ232331	OCC_234	cpcc1_sd	BAY	40552T TIE BAY - 400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-1 (RRVPNL) AND 400 KV HEERAPURA-HINDAUN (RS) CKT-1 AT 400 KV HEERAPURA(RS) (RRVPNL)	RRVPNL	C	CB, CT and Isolator retrofitment works at Heerapura GSS	01-Sep-2025	08:00	30-Sep-2025	18:00		PLANNED	Approved	01-Sep-25	16:00	30-Sep-25	23:59	Line must remain in service/ Upto 16:00Hrs
877	RQ232287	OCC_234	cpcc1_sd	BAY	408 TIE BAY - 400KV HEERAPURA-HINDAUN (RS) CKT-1 AND 400/220KV 315 MVA ICT 2 AT HINDAUN(RS)	RRVPNL	C	CB, Isolator and CT retro-fitment work in 552T (Tie Bay for 400kV Hindaun line and 400kV Bassi-1 line) at RVPN 400KV Heerapura GSS	01-Sep-2025	08:00	30-Sep-2025	18:00	4402 TIE BAY Bay is owned by POWERGRID in the premises of RVPN Heerapura GSS	PLANNED	Approved	01-Sep-25	16:00	30-Sep-25	23:59	Line must remain in service/ Upto 16:00Hrs
878	RQ233308	OCC_234	slcdcs_sd	BAY	40152T TIE BAY - 400/220 KV 315 MVA ICT 1 AT BHILWARA(RS) (RRVPNL) AND 400 KV BHILWARA-CHITTORGARH (RS) CKT-2 AT 400 KV BHILWARA(RS) (RRVPNL)	RRVPNL	D	Annually maintenance and testing	01-Sep-2025	08:00	01-Sep-2025	18:00		PLANNED	Approved	01-Sep-25	08:00	01-Sep-25	18:00	
879	RQ233200	OCC_234	bbmb_sd	BAY	X5-CB MAIN BAY - 400/220 KV 450 MVA ICT 1 AT PANIPAT(BB) AND 400KV BUS 2 AT PANIPAT(BB) AT 400 KV PANIPAT(BB)	POWER GRID	D	Half Yearly Mtc..	29-Sep-2025	08:00	29-Sep-2025	18:00		PLANNED	Approved	29-Sep-25	08:00	29-Sep-25	18:00	Consent denied by Powergrid
880	RQ232376	OCC_234	cpcc1_sd	BAY	422 MAIN BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1 AT AJMER(RS)	POWER GRID	C	For AMP Work	26-Sep-2025	08:00	26-Sep-2025	18:00		PLANNED	Approved	26-Sep-25	08:00	26-Sep-25	18:00	
881	RQ232375	OCC_234	cpcc1_sd	BAY	423 TIE BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1 AND FUTURE AT 400 KV AJMER(RS)	POWER GRID	C	For AMP Work	24-Sep-2025	08:00	24-Sep-2025	18:00		PLANNED	Approved	24-Sep-25	08:00	24-Sep-25	18:00	
882	RQ232374	OCC_234	cpcc1_sd	BAY	419 MAIN BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2 AT AJMER(RS)	POWER GRID	C	For AMP Work	22-Sep-2025	08:00	22-Sep-2025	18:00		PLANNED	Approved	22-Sep-25	08:00	22-Sep-25	18:00	

883	RQ232335	OCC_234	cpcc3_sd	BAY	414 TIE BAY - 400KV BUS 1 AT SOHAWAL(PG) (POWERGRID) AND 63 MVAR BUS REACTOR NO 2 AT 400 KV SOHAWAL(PG) AT 400 KV SOHAWAL(PG) (POWERGRID)	POWER GRID	C	For CB Pole Overhauling for attending CRM issue	21-Sep-2025	09:00	25-Sep-2025	18:00		PLANNED	Approved	21-Sep-25	09:00	25-Sep-25	18:00	
884	RQ232373	OCC_234	cpcc1_sd	BAY	420 TIE BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2 AND FUTURE AT 400 KV AJMER(RS)	POWER GRID	C	For AMP Work	19-Sep-2025	08:00	19-Sep-2025	18:00		PLANNED	Approved	19-Sep-25	08:00	19-Sep-25	18:00	
885	RQ232337	OCC_234	cpcc3_sd	BAY	405 TIE BAY - 400 KV LUCKNOW_1-SOHAWAL (PG) CKT-1 (POWERGRID) AND FUTURE AT 400 KV SOHAWAL(PG) (POWERGRID)	POWER GRID	C	For CB Pole Overhauling for attending CRM issue	18-Sep-2025	09:00	20-Sep-2025	18:00		PLANNED	Approved	18-Sep-25	09:00	20-Sep-25	18:00	
886	RQ232353	OCC_234	cpcc1_sd	BAY	433 MAIN BAY - 400KV KANPUR-BALLABHGARH (PG) CKT-1 AT BALLABHGARH(PG)	POWER GRID	C	CB Overhauling work	15-Sep-2025	08:00	18-Sep-2025	18:00		PLANNED	Approved	15-Sep-25	08:00	18-Sep-25	18:00	
887	RQ233313	OCC_234	slcdcs_sd	BAY	423 TIE BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1 AND FUTURE AT 400 KV AJMER(RS)	POWER GRID	D	Half Yearly maintenance work & testing of associated equipments	15-Sep-2025	08:00	15-Sep-2025	18:00		PLANNED	Approved	15-Sep-25	08:00	15-Sep-25	18:00	
888	RQ232405	OCC_234	cpcc3_sd	BAY	419 TIE BAY - 400KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-1 AND 400KV KANPUR-BALLABHGARH (PG) CKT-3 AT KANPUR(PG)	POWER GRID	C	Interrupter overhauling of Tie-Bay-419-CB at Kanpur. (Make-CGL)	15-Sep-2025	08:00	20-Sep-2025	18:00		PLANNED	Approved	15-Sep-25	08:00	20-Sep-25	18:00	
889	RQ233314	OCC_234	slcdcs_sd	BAY	422 MAIN BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1 AT AJMER(RS)	POWER GRID	D	Half Yearly maintenance work & testing of associated equipments	12-Sep-2025	08:00	12-Sep-2025	18:00		PLANNED	Approved	12-Sep-25	08:00	12-Sep-25	18:00	
890	RQ233311	OCC_234	slcdcs_sd	BAY	420 TIE BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2 AND FUTURE AT 400 KV AJMER(RS)	POWER GRID	D	Half Yearly maintenance work & testing of associated equipments	11-Sep-2025	08:00	11-Sep-2025	18:00		PLANNED	Approved	11-Sep-25	08:00	11-Sep-25	18:00	

891	RQ232348	OCC_234	cpcc1_sd	BAY	432 TIE BAY - 400 KV KANPUR-BALLABHGARH (PG) CKT-1 AND FUTURE AT BALLABHGARH(PG)	POWER GRID	C	CB Overhauling work	10-Sep-2025	08:00	13-Sep-2025	18:00		PLANNED	Approved	10-Sep-25	08:00	13-Sep-25	18:00	
892	RQ233205	OCC_234	bbmb_sd	BAY	X5 MAIN BAY - 400 KV BHIWANI(BB)-RAJPURA(PS) (BB) CKT-1 AT BHIWANI(BB)	POWER GRID	D	Quarterly mtc	10-Sep-2025	08:00	10-Sep-2025	18:00		PLANNED	Approved	10-Sep-25	08:00	10-Sep-25	18:00	Consent denied by Powergrid
893	RQ233312	OCC_234	slcds_sd	BAY	419 MAIN BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2 AT AJMER(RS)	POWER GRID	D	Half Yearly maintenance work & testing of associated equipments	10-Sep-2025	08:00	10-Sep-2025	18:00		PLANNED	Approved	10-Sep-25	08:00	10-Sep-25	18:00	
894	RQ232402	OCC_234	cpcc3_sd	BAY	416 TIE BAY - 400KV KANPUR-BALLABHGARH (PG) CKT-1 AND 400KV KANPUR-AGRA (PG) CKT-1 AT KANPUR(PG)	POWER GRID	C	Interrupter overhauling of Tie-Bay-416-CB at Kanpur. (Make-CGL)	08-Sep-2025	08:00	13-Sep-2025	18:00		PLANNED	Approved	08-Sep-25	08:00	13-Sep-25	18:00	
895	RQ232417	OCC_234	cpcc3_sd	BAY	WC.C.Q2 428 BAY BUS-1A & 1C SECTIONALIZER BUS SECTIONALIZER BAY - 400KV AGRA(PG) - BUS 1 (POWERGRID) AND FUTURE AT 400 KV AGRA(PG) (POWERGRID)	POWER GRID	D	AMP WORK: AMP OF CB & CT AS PER PREVENTIVE MAINTENANCE FORMAT & SCEDULE.	02-Sep-2025	08:00	02-Sep-2025	18:00		PLANNED	Approved	02-Sep-25	08:00	02-Sep-25	18:00	
896	RQ233199	OCC_234	bbmb_sd	BAY	X2 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT PANIPAT(BB) (BBMB)	BBMB	D	Half yearly mtc	25-Sep-2025	08:00	25-Sep-2025	18:00		PLANNED	Approved	25-Sep-25	08:00	25-Sep-25	18:00	
897	RQ233201	OCC_234	bbmb_sd	BAY	401 MAIN BAY - 400KV PANCHKULA(PG)-PANIPAT(BB) (BB) CKT-1 AT PANIPAT(BB)	BBMB	D	Half yearly mtc	24-Sep-2025	08:00	24-Sep-2025	18:00		PLANNED	Approved	24-Sep-25	08:00	24-Sep-25	18:00	
898	RQ232398	OCC_234	cpcc1_sd	BAY	437 TIE BAY - 400/220 KV 500 MVA ICT 8 AT BIKANER_2 (PBTS) (PBTS) AND FUTURE AT 400 KV BIKANER_2 (PBTS) (PBTS)	PBTS	C	For 400kV Bus Section Normalization works	25-Sep-2025	08:00	26-Sep-2025	18:00		PLANNED	Approved	25-Oct-25	16:00	26-Oct-25	4:00	Shutdown may be allowed from 25.10.2025/16:00 - 27.10.2025/04:00Hrs

899	RQ232390	OCC_234	cpcc1_sd	BAY	434 TIE BAY - 400/220 KV 500 MVA ICT 7 AT BIKANER_2 (PBTS) (PBTS) AND FUTURE AT 400 KV BIKANER_2 (PBTS) (PBTS)	PBTS	C	For 400kV Bus Section Normalization works	23-Sep-2025	08:00	24-Sep-2025	18:00		PLANNED	Approved	23-Oct-25	16:00	24-Oct-25	4:00	Shutdown may be allowed from 23.10.2025/16:00 - 25.10.2025/04:00Hrs
900	RQ232388	OCC_234	cpcc1_sd	BAY	431 TIE BAY - 400/220 KV 500 MVA ICT 6 AT BIKANER_2 (PBTS) (PBTS) AND FUTURE AT 400 KV BIKANER_2 (PBTS) (PBTS)	PBTS	C	For 400kV Bus Section Normalization works	21-Sep-2025	17:00	22-Sep-2025	23:00		PLANNED	Approved	21-Oct-25	16:00	22-Oct-25	4:00	Shutdown may be allowed from 21.10.2025/16:00 - 23.10.2025/04:00Hrs
901	RQ231808	OCC_234	apl_sd	BAY	403 MAIN BAY - 400 KV FATEHGARH POOLING(FBTL)- ADANI RENEWPARK_SL_FGARH_FBTL (AREPRL) (AREPRL) CKT-1 (AREPRL) AT 400 KV FATEHGARH POOLING(FBTL)	AREPRL	D	For Annual maintenance of Bay equipment	23-Sep-2025	17:00	23-Sep-2025	23:55	For Annual maintenance of Bay equipment	PLANNED	Approved	23-Sep-25	17:00	23-Sep-25	23:55	May be given subject to element must remain in service
902	RQ232199	OCC_234	stuup_sd	BAY	403 BUS COUPLER BAY - 400KV BUS 1 AT BAREILLY(UP) AND 400KV BUS 2 AT BAREILLY(UP)	UPPTCL	C	For preventive maintenance work. No supply affected.	21-Sep-2025	08:00	21-Sep-2025	17:00		PLANNED	Approved	21-Sep-25	08:00	21-Sep-25	17:00	
903	RQ232101	OCC_234	stuup_sd	BAY	404 MAIN BAY - 400KV AGRA-UNNAO (UP) CKT-1 AT UNNAO(UP)	UPPTCL	D	* Half yearly preventive maintenancebefore Diwali.	15-Sep-2025	09:00	16-Sep-2025	17:00		PLANNED	Approved	15-Sep-25	09:00	16-Sep-25	17:00	
904	RQ232100	OCC_234	stuup_sd	BAY	405 BUS COUPLER BAY - 400KV BUS 1 AT AGRA(UP) AND 400KV BUS 2 AT AGRA(UP)	UPPTCL	C	Half yearly preventive maintenancebefore Diwali.	12-Sep-2025	09:00	12-Sep-2025	17:00		PLANNED	Approved	12-Sep-25	09:00	12-Sep-25	17:00	
905	RQ232198	OCC_234	stuup_sd	BAY	409 BUS COUPLER BAY - 400 KV BASTI(UP) - BUS 1 (UPPTCL) AND 400 KV BASTI(UP) - BUS 2 AT 400 KV BASTI(UP) (UPPTCL)	UPPTCL	C	* SHUTDOWN REQUIRED FOR ROUTINE TESTING AND MAINTENANCE WORK AT400 KV GIS SS BAS TI	10-Sep-2025	10:00	10-Sep-2025	17:00		PLANNED	Approved	10-Sep-25	10:00	10-Sep-25	17:00	
906	RQ232778	OCC_234	cpcc2_sd	BAY	406 MAIN BAY - 400/220KV 315 MVA ICT 3 AT ABDULLAPUR(PG) AND SELECT		D	For CB overhauling work	17-Sep-2025	09:00	17-Sep-2025	18:00	Kindly approve.	PLANNED	Approved	17-Sep-25	09:00	17-Sep-25	18:00	

907	RQ232029	OCC_234	stuup_sd	BAY	408 TIE BAY - 400 KV AGRA FATEHBAD(UP)- FIROZABAD(PJFTL) (UP) CKT-1 (PJFTL) AND 400/220 KV 500 MVA ICT 2 AT FIROZABAD(PJFTL) AT 400 KV FIROZABAD(PJFTL) (PJFTL)	PJFTL	D	annual maintenance work	13-Sep-2025	08:00	13-Sep-2025	18:00	Shutdown is requested for carrying out Annual Maintenance Work.	PLANNED	Approved	13-Sep-25	08:00	13-Sep-25	18:00	
908	RQ232028	OCC_234	stuup_sd	BAY	407 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT FIROZABAD(PJFTL) (PJFTL)	PJFTL	D	annual maintenance work	12-Sep-2025	08:00	12-Sep-2025	18:00	Shutdown is requested for carrying out Annual Maintenance Work.	PLANNED	Approved	12-Sep-25	08:00	12-Sep-25	18:00	
909	RQ231996	OCC_234	slcdps_sd	BAY	410 MAIN BAY - 400KV TALWANDI SABOO(PSG)- DHURI(P5) (PS) CKT-2 AT DHURI(P5)	PSTCL	D	Protection Testing	08-Sep-2025	08:00	08-Sep-2025	18:00		PLANNED	Approved	08-Sep-25	08:00	08-Sep-25	18:00	
910	RQ231995	OCC_234	slcdps_sd	BAY	402 TIE BAY - 400 KV RAJPURA- DHURI (PS) CKT-1 (PSTCL) AND 400/220 KV 500 MVA ICT 1 AT DHURI(P5) AT 400 KV DHURI(P5) (PSTCL)	PSTCL	D	Protection Testing	03-Sep-2025	08:00	03-Sep-2025	18:00		PLANNED	Approved	03-Sep-25	08:00	03-Sep-25	18:00	
911	RQ233315	OCC_234	slcdcs_sd	BAY	403 MAIN BAY - 400KV ANTA(RS)- KAWAI SCTPS(APR) (RS) CKT-1 AT KAWAI SCTPS(APR)	APL	D	Annual maintenance and testing of Bay equipments (CB & CT)	07-Sep-2025	08:00	07-Sep-2025	18:00		PLANNED	Approved	07-Sep-25	16:00	07-Sep-25	23:59	Line must remain in service/ Upto 16:00Hrs
912	RQ233192	OCC_234	rappc_sd	BAY	410 MAIN BAY - 400KV RAPS_C(NP)- KOTA(PG) (PG) CKT-2 AT RAPS_C(NP)	NPCIL	C	Preventive maintenance is to be carried out of KOTA- 2 line bay equipments at RAPP- 7&8,CB4B (main CB)and CB 4C (Tie CB)shall be open	04-Sep-2025	08:00	04-Sep-2025	18:00		PLANNED	Approved	04-Sep-25	08:00	04-Sep-25	18:00	
913	RQ231764	OCC_234	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT SULTANPUR(UP)	UPPTCL	C	Preventive Maintenance of ICT	30-Sep-2025	10:00	30-Sep-2025	17:00		PLANNED	Approved	30-Sep-25	10:00	30-Sep-25	17:00	
914	RQ231783	OCC_234	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SULTANPUR(UP)	UPPTCL	C	For Preventive Maintenance of ICT	27-Sep-2025	10:00	27-Sep-2025	17:00		PLANNED	Approved	27-Sep-25	10:00	27-Sep-25	17:00	
915	RQ231785	OCC_234	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ORAI(UP)	UPPTCL	C	* for configuration of 315 mva ict 3 in 220 kv bus bar protection and stability testing of bus 1 and 2	24-Sep-2025	08:00	25-Sep-2025	17:00		PLANNED	Approved	24-Sep-25	08:00	25-Sep-25	17:00	

916	RQ231784	OCC_234	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ORAI(UP)	UPPTCL	C	* for configuration of 315 mva ict 3 in 220 kv bus bar protection and stability testing of bus 1 and 2	22-Sep-2025	08:00	23-Sep-2025	17:00		PLANNED	Approved	22-Sep-25	08:00	23-Sep-25	17:00	
917	RQ231766	OCC_234	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MATHURA(UP)	UPPTCL	D	for routine maintenance work	18-Sep-2025	09:00	19-Sep-2025	19:00		PLANNED	Approved	18-Sep-25	09:00	19-Sep-25	19:00	
918	RQ231765	OCC_234	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MATHURA(UP)	UPPTCL	D	for routine maintenance work	16-Sep-2025	09:00	17-Sep-2025	19:00		PLANNED	Approved	16-Sep-25	09:00	17-Sep-25	19:00	
919	RQ231782	OCC_234	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT LUCKNOW(UP)	UPPTCL	D	* Planned shutdown required on daily basis for annual protection testing and other bay maintenance work. During shutdown per	15-Sep-2025	09:00	16-Sep-2025	18:00		PLANNED	Approved	15-Sep-25	09:00	16-Sep-25	18:00	
920	RQ231813	OCC_234	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT RASRA (UP)	UPPTCL	C	Routine maintenace and relay testing	14-Sep-2025	10:00	14-Sep-2025	17:00	No supply will be affected as 500 MVA ICT-II will remain energised.	PLANNED	Approved	14-Sep-25	10:00	14-Sep-25	17:00	
921	RQ231793	OCC_234	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT GR.NOIDA(UPC)	UPPTCL	C	General maintinace and routine testing work will be carried out during this shut down period.	14-Sep-2025	10:00	14-Sep-2025	18:00		PLANNED	Approved	14-Sep-25	10:00	14-Sep-25	18:00	
922	RQ231773	OCC_234	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BASTI(UP)	UPPTCL	C	* SHUTDOWN REQUIRED FOR ROUTINE TESTING AND MAINTENANCE WORK AT 400 KV GIS SS BASTI	13-Sep-2025	10:00	13-Sep-2025	18:00		PLANNED	Approved	13-Sep-25	10:00	13-Sep-25	18:00	
923	RQ231774	OCC_234	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BASTI(UP)	UPPTCL	C	* SHUTDOWN REQUIRED FOR ROUTINE TESTING AND MAINTENANCE WORK AT 400 KV GIS SS BASTI	12-Sep-2025	10:00	12-Sep-2025	18:00		PLANNED	Approved	12-Sep-25	10:00	12-Sep-25	18:00	
924	RQ231814	OCC_234	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT RASRA (UP)	UPPTCL	C	Routine maintenace and relay testing	11-Sep-2025	10:00	11-Sep-2025	17:00	No supply will be affected as 500 MVA ICT-I will remain energised.	PLANNED	Approved	11-Sep-25	10:00	11-Sep-25	17:00	
925	RQ231799	OCC_234	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAREILLY(UP)	UPPTCL	C	If 315MVA ICT-1 increasing capacity work is delaye then 400 KV C.B. Overhauling and other Preventive Maintenance works. No supply affected, maintained through 315 MVA ICT I and 315 MVA ICT II	11-Sep-2025	08:00	17-Sep-2025	17:00		PLANNED	Approved	11-Sep-25	08:00	17-Sep-25	17:00	May be allowed subject to availability of 2*315MVA ICTs at Bareilly/ Load to be managed by UP

926	RQ231775	OCC_234	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT AZAMGARH(UP)	UPPTCL	C	* General bay maintenance of 500MVA ICT-II	10-Sep-2025	10:00	10-Sep-2025	17:00		PLANNED	Approved	10-Sep-25	10:00	10-Sep-25	17:00	
927	RQ231781	OCC_234	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT UNNAO(UP)	UPPTCL	C	* The shutdown is required for replacement of 315 MVA ICT 1st by new 500 MVA ICT against increasing capacity work. The load	10-Sep-2025	09:00	09-Nov-2025	17:00		PLANNED	Approved	10-Sep-25	09:00	09-Nov-25	17:00	May be allowed subject to availability of 315MVA+500MVA ICTs at Unnao/ Load to be managed by UP/ All FTC formalities must be completed before final charging of 500MVA ICT.
928	RQ232027	OCC_234	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FIROZABAD(PJFTL)	UPPTCL	D	annual maintenance work	10-Sep-2025	08:00	10-Sep-2025	18:00	Shutdown is requested for carrying out Annual Maintenance Work.	PLANNED	Approved	10-Sep-25	08:00	10-Sep-25	18:00	
929	RQ231794	OCC_234	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GR.NOIDA(UPC)	UPPTCL	C	* Routine testing and General maintenance work will be carried out during this shut down	08-Sep-2025	10:00	08-Sep-2025	18:00		PLANNED	Approved	08-Sep-25	10:00	08-Sep-25	18:00	
930	RQ231801	OCC_234	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BAREILLY(UP)	UPPTCL	C	If 315MVA ICT-1 increasing capacity work is delay then 400 KV C.B. Overhauling and other Preventive Maintenance works. No supply affected, maintained through 315 MVA ICT I and 315 MVA ICT III	04-Sep-2025	08:00	10-Sep-2025	17:00		PLANNED	Approved	04-Sep-25	08:00	10-Sep-25	17:00	May be allowed subject to availability of 2*315MVA ICTs at Bareilly/ Load to be managed by UP
931	RQ231772	OCC_234	stuup_sd	TRANSFORMER	400/220 KV 200 MVA ICT 2 AT AGRA SOUTH(UP)	UPPTCL	D	ROUTINE TESTING AND MAINTENANCE	03-Sep-2025	10:00	04-Sep-2025	18:00		PLANNED	Approved	03-Sep-25	10:00	04-Sep-25	18:00	
932	RQ231800	OCC_234	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAREILLY(UP)	UPPTCL	C	For Increasing Capacity Work from 3*315MVA to 2*500MVA+1*315MVA. (TWC Approved 6th Meeting Dated- 02.09.2022)No supply affected, maintained through 315 MVA ICT II and 315 MVA ICT III	03-Sep-2025	08:00	02-Nov-2025	17:00		PLANNED	Approved	03-Sep-25	08:00	02-Nov-25	17:00	May be allowed subject to availability of 2*315MVA ICTs at Bareilly/ Load to be managed by UP/ All FTC formalities must be completed before final charging of 500MVA ICT.
933	RQ231787	OCC_234	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT MURADNAGAR_1 (UP)	UPPTCL	C	* for tan delta testing of bushings	02-Sep-2025	08:00	02-Sep-2025	13:00		PLANNED	Approved	02-Sep-25	08:00	02-Sep-25	13:00	
934	RQ231786	OCC_234	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MURADNAGAR_1 (UP)	UPPTCL	C	for tan delta testing of bushings	01-Sep-2025	08:00	01-Sep-2025	13:00		PLANNED	Approved	01-Sep-25	08:00	01-Sep-25	13:00	
935	RQ233064	OCC_234	slcds_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT RATANGARH(RS)	RRVPNL	D	Maintenance Work of Bay Equipments	30-Sep-2025	08:00	30-Sep-2025	18:00		PLANNED	Approved	30-Sep-25	08:00	30-Sep-25	18:00	
936	RQ233330	OCC_234	slcds_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT RAJWEST(RW)	RRVPNL	D	Planned maintenance	29-Sep-2025	08:00	29-Sep-2025	18:00		PLANNED	Approved	29-Sep-25	08:00	29-Sep-25	18:00	

937	RQ233059	OCC_234	slcds_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT RATANGARH(RS)	RRVPNL	D	Maintenance Work of Bay Equipments	29-Sep-2025	08:00	29-Sep-2025	18:00		PLANNED	Approved	29-Sep-25	08:00	29-Sep-25	18:00	
938	RQ233058	OCC_234	slcds_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT RATANGARH(RS)	RRVPNL	D	Maintenance Work of Bay Equipments	27-Sep-2025	08:00	27-Sep-2025	18:00		PLANNED	Approved	27-Sep-25	08:00	27-Sep-25	18:00	
939	RQ233332	OCC_234	slcds_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT CHITTORGARH(RS)	RRVPNL	D	FOR MAINTAINCE WORK and Testing work	24-Sep-2025	08:00	24-Sep-2025	18:00		PLANNED	Approved	24-Sep-25	15:00	24-Sep-25	23:00	May be given from 15:00Hrs
940	RQ233074	OCC_234	slcds_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT HINDAUN(RS)	RRVPNL	D	Halfyearly Maintenance and Testing of EHV Equipments	24-Sep-2025	08:00	24-Sep-2025	18:00		PLANNED	Approved	24-Sep-25	08:00	24-Sep-25	18:00	
941	RQ233072	OCC_234	slcds_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT RAMGARH(RS)	RRVPNL	D	Quarterly Maintenance	23-Sep-2025	17:00	23-Sep-2025	23:00		PLANNED	Approved	23-Sep-25	17:00	23-Sep-25	23:00	
942	RQ233054	OCC_234	slcds_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HINDAUN(RS)	RRVPNL	D	Halfyearly Maintenance and Testing of EHV Equipments	23-Sep-2025	08:00	23-Sep-2025	18:00		PLANNED	Approved	23-Sep-25	08:00	23-Sep-25	18:00	
943	RQ233061	OCC_234	slcds_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BHILWARA(RS)	RRVPNL	D	Annually Maintenance and testing work of 500 MVA 400/220/33 KV Transformer No.2 and Bay & Associated Equipments	23-Sep-2025	08:00	24-Sep-2025	18:00		PLANNED	Approved	23-Sep-25	08:00	24-Sep-25	18:00	
944	RQ233060	OCC_234	slcds_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA(RS)	RRVPNL	D	For safty clearance during dismantalling of Bus jumper of 220 kV Main Bus I(A) from LV side CT of ICT-1 & ICT-2	19-Sep-2025	17:00	19-Sep-2025	23:00		PLANNED	Approved	19-Aug-25	17:00	19-Aug-25	23:00	May be allowed from 18:00Hrs/ ICT3 must be in service/ Load to be managed by Rajasthan/ Utility requested date change for 19.08.2025
945	RQ233055	OCC_234	slcds_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BHADLA(RS)	RRVPNL	D	For safty clearance during dismantalling of Bus jumper of 220 kV Main Bus I(A) from LV side CT of ICT-1 & ICT-2	19-Sep-2025	17:00	19-Sep-2025	23:00		PLANNED	Approved	19-Aug-25	17:00	19-Aug-25	23:00	May be allowed from 18:00Hrs/ ICT3 must be in service/ Load to be managed by Rajasthan/ Utility requested date change for 19.08.2026
946	RQ233069	OCC_234	slcds_sd	TRANSFORMER	400/11 KV 80 MVA ST 2 AT KAWAI SCTPS(APR)	RRVPNL	D	NABL Calibration of ST-2 bay metering CT, CVT and energy meters.	19-Sep-2025	08:00	19-Sep-2025	18:00		PLANNED	Approved	19-Sep-25	08:00	19-Sep-25	18:00	Other ST must be in service/ Subject to no generation constraint
947	RQ233056	OCC_234	slcds_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HINDAUN(RS)	RRVPNL	D	Halfyearly Maintenance and Testing of EHV Equipments	19-Sep-2025	08:00	19-Sep-2025	18:00		PLANNED	Approved	19-Sep-25	08:00	19-Sep-25	18:00	
948	RQ233052	OCC_234	slcds_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT RAMGARH(RS)	RRVPNL	D	Quarterly Maintenance	18-Sep-2025	17:00	18-Sep-2025	23:00		PLANNED	Approved	18-Sep-25	17:00	18-Sep-25	23:00	
949	RQ233051	OCC_234	slcds_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MERTA(RS)	RRVPNL	D	Quarterly maintenance work of Bay equipments	18-Sep-2025	08:00	18-Sep-2025	18:00		PLANNED	Approved	18-Sep-25	08:00	18-Sep-25	18:00	
950	RQ233073	OCC_234	slcds_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHILWARA(RS)	RRVPNL	D	Annually Maintenance and testing work of 500 MVA 400/220/33 KV Transformer No.1 and Bay & Associated Equipments	18-Sep-2025	07:00	19-Sep-2025	18:00		PLANNED	Approved	18-Sep-25	07:00	19-Sep-25	18:00	

951	RQ233219	OCC_234	slcds_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANKANI(RS)	RRVPNL	D	Preventive maintenance & Testing of bay equipments	17-Sep-2025	08:00	18-Sep-2025	18:00		PLANNED	Approved	17-Sep-25	16:00	18-Sep-25	23:00	May be given from 16:00Hrs/Load to be managed by Rajasthan
952	RQ233063	OCC_234	slcds_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JODHPUR(RS)	RRVPNL	C	Overhauling/maintenance of OLTC of 400/220 KV, 315 MVA ALSTOM transformer ILT-1st	16-Sep-2025	08:00	18-Sep-2025	18:00		PLANNED	Approved	16-Sep-25	16:00	18-Sep-25	23:00	Other ICT must be in service /Subject to real time grid condition/load to be strictly managed by Rajasthan/ May be given from 16:00Hrs
953	RQ233220	OCC_234	slcds_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT KANKANI(RS)	RRVPNL	D	Preventive maintenance & Testing of bay equipments	15-Sep-2025	08:00	16-Sep-2025	18:00		PLANNED	Approved	15-Sep-25	16:00	16-Sep-25	23:00	May be given from 16:00Hrs/Load to be managed by Rajasthan
954	RQ233053	OCC_234	slcds_sd	TRANSFORMER	400/220 KV 250 MVA ICT 3 AT HEERAPURA(RS)	RRVPNL	D	Testing & Maintenance work of 400 KV side bay Equipments	15-Sep-2025	08:00	15-Sep-2025	18:00		PLANNED	Approved	15-Sep-25	08:00	15-Sep-25	18:00	
955	RQ233071	OCC_234	slcds_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT HEERAPURA(RS)	RRVPNL	D	Testing & Maintenance work of 400 KV side bay Equipments	12-Sep-2025	08:00	12-Sep-2025	18:00		PLANNED	Approved	12-Sep-25	08:00	12-Sep-25	18:00	
956	RQ233331	OCC_234	slcds_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT CHITTORGARH(RS)	RRVPNL	D	FOR MAINTAINCE WORK and Testing work	12-Sep-2025	08:00	12-Sep-2025	18:00		PLANNED	Approved	12-Sep-25	15:00	12-Sep-25	23:00	May be given from 15:00Hrs
957	RQ233329	OCC_234	slcds_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT CHITTORGARH(RS)	RRVPNL	D	FOR MAINTAINCE WORK and Testing work	11-Sep-2025	08:00	11-Sep-2025	18:00		PLANNED	Approved	11-Sep-25	15:00	11-Sep-25	23:00	May be given from 15:00Hrs
958	RQ233068	OCC_234	slcds_sd	TRANSFORMER	400/11 KV 80 MVA ST 1 AT KAWAI SCTPS(APR)	RRVPNL	C	1. NABL Calibration of ST-1 bay metering CT, CVT and energy meters. 2. Annual maintenance and testing of Bay equipments (CB & CT)	11-Sep-2025	08:00	12-Sep-2025	18:00		PLANNED	Approved	11-Sep-25	08:00	12-Sep-25	18:00	Other ST must be in service/ Subject to no generation constraint
959	RQ233062	OCC_234	slcds_sd	TRANSFORMER	400/220 KV 250 MVA ICT 2 AT HEERAPURA(RS)	RRVPNL	D	Testing & Maintenance work of 400 KV side bay Equipments	11-Sep-2025	08:00	11-Sep-2025	18:00		PLANNED	Approved	11-Sep-25	08:00	11-Sep-25	18:00	
960	RQ233070	OCC_234	slcds_sd	TRANSFORMER	400/220 KV 250 MVA ICT 1 AT HEERAPURA(RS)	RRVPNL	D	Testing & Maintenance work of 400 KV side bay Equipments	10-Sep-2025	08:00	10-Sep-2025	18:00		PLANNED	Approved	10-Sep-25	08:00	10-Sep-25	18:00	
961	RQ233066	OCC_234	slcds_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BIKANER(RS)	RRVPNL	D	Routine Bay Maintenance Work	04-Sep-2025	10:00	04-Sep-2025	15:00		PLANNED	Approved	04-Sep-25	17:00	04-Sep-25	23:00	May be given from 17:00Hrs
962	RQ233067	OCC_234	slcds_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MERTA(RS)	RRVPNL	D	Quarterly Maintenance	04-Sep-2025	08:00	04-Sep-2025	18:00		PLANNED	Approved	04-Sep-25	08:00	04-Sep-25	18:00	
963	RQ233065	OCC_234	slcds_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BIKANER(RS)	RRVPNL	D	Routine Bay Maintenance Work	03-Sep-2025	10:00	03-Sep-2025	15:00		PLANNED	Approved	03-Sep-25	17:00	03-Sep-25	23:00	May be given from 17:00Hrs
964	RQ232067	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BIKANER_2 (PBTSI)		D	For Bay Extension works	29-Sep-2025	17:00	30-Sep-2025	23:00		PLANNED	Approved	29-Sep-25	17:00	30-Sep-25	23:00	May be given from 17:00Hrs
965	RQ232098	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MANDOLA(PG)		C	Main bay CT replacement work	29-Sep-2025	08:00	30-Sep-2025	18:00		PLANNED	Approved	29-Sep-25	08:00	29-Sep-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both

966	RQ232064	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BIKANER_2 (PBTSI)		D	For Bay Extension works	27-Sep-2025	17:00	28-Sep-2025	23:00		PLANNED	Approved	27-Sep-25	17:00	28-Sep-25	23:00	May be given from 17:00Hrs
967	RQ232097	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MANDOLA(PG)		C	Main bay CT replacement work	27-Sep-2025	08:00	28-Sep-2025	18:00		PLANNED	Approved	27-Sep-25	08:00	27-Sep-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both
968	RQ232063	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BIKANER_2 (PBTSI)		D	For Bay Extension works	25-Sep-2025	17:00	26-Sep-2025	23:00		PLANNED	Approved	25-Sep-25	17:00	26-Sep-25	23:00	May be given from 17:00Hrs
969	RQ232096	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MANDOLA(PG)		C	Main bay CT replacement work	25-Sep-2025	08:00	26-Sep-2025	18:00		PLANNED	Approved	25-Sep-25	08:00	25-Sep-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both
970	RQ232051	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT BHADLA(PG)		D	AMP WORK & compliance of COE observation/IOM	23-Sep-2025	16:00	23-Sep-2025	23:00		PLANNED	Approved	23-Sep-25	17:00	23-Sep-25	23:00	May be given from 17:00Hrs
971	RQ232043	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	23-Sep-2025	16:00	24-Sep-2025	23:00		PLANNED	Approved	23-Sep-25	17:00	24-Sep-25	23:00	May be given from 17:00Hrs
972	RQ232788	OCC_234	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT PATIALA(PG)		C	To carry out Internal Inspection of ICT due to DGA violation.	23-Sep-2025	09:00	29-Sep-2025	18:00	Kindly approve.	PLANNED	Approved	23-Sep-25	09:00	29-Sep-25	18:00	Other ICTs must be in service /Subject to Punjab consent for load management during shutdown
973	RQ232076	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BAGHPAT(PG)		C	For SF6 gas leakage arrest work in 220 kV side LA of Yphase and Genereal AMP Work	23-Sep-2025	09:00	24-Sep-2025	20:00		PLANNED	Approved	23-Sep-25	09:00	24-Sep-25	20:00	
974	RQ232095	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MANDOLA(PG)		C	Main bay CT replacement work	23-Sep-2025	08:00	24-Sep-2025	18:00		PLANNED	Approved	23-Sep-25	08:00	23-Sep-25	18:00	May be given subject to real time grid conditions/One circuit shutdown from both
975	RQ232066	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BIKANER_2 (PBTSI)		D	For Bay Extension works	21-Sep-2025	17:00	25-Sep-2025	23:00		PLANNED	Approved	21-Sep-25	17:00	25-Sep-25	23:00	May be given from 17:00Hrs
976	RQ232065	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BIKANER_2 (PBTSI)		D	For Bay Extension works	21-Sep-2025	17:00	25-Sep-2025	23:00		PLANNED	Approved	21-Sep-25	17:00	25-Sep-25	23:00	May be given from 17:00Hrs
977	RQ232050	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT BHADLA(PG)		D	AMP WORK & compliance of COE observation/IOM	21-Sep-2025	16:00	21-Sep-2025	23:00		PLANNED	Approved	21-Sep-25	17:00	21-Sep-25	23:00	May be given from 17:00Hrs
978	RQ232042	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	21-Sep-2025	16:00	22-Sep-2025	23:00		PLANNED	Approved	21-Sep-25	17:00	22-Sep-25	23:00	May be given from 17:00Hrs
979	RQ232806	OCC_234	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT WAGOORA(PG)		D	For ICT spare unit taken into service in place of R ph unit	21-Sep-2025	09:30	21-Sep-2025	12:00	Kindly approve.	PLANNED	Approved	21-Sep-25	09:30	21-Sep-25	12:00	
980	RQ232041	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	19-Sep-2025	16:00	20-Sep-2025	23:00		PLANNED	Approved	19-Sep-25	17:00	20-Sep-25	23:00	May be given from 17:00Hrs
981	RQ232049	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT BHADLA(PG)		D	AMP WORK & compliance of COE observation/IOM	19-Sep-2025	16:00	19-Sep-2025	23:00		PLANNED	Approved	19-Sep-25	17:00	19-Sep-25	23:00	May be given from 17:00Hrs
982	RQ232792	OCC_234	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT AMRITSAR(PG)		D	For 220KV Busbar and LBB protection retrofitting works and AMP works.	18-Sep-2025	10:00	18-Sep-2025	14:00	Kindly approve.	PLANNED	Approved	18-Sep-25	10:00	18-Sep-25	14:00	
983	RQ232090	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT NEEMRANA(PG)		D	For AMP Work	18-Sep-2025	08:00	18-Sep-2025	20:00		PLANNED	Approved	18-Sep-25	08:00	18-Sep-25	20:00	

984	RQ232040	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	17-Sep-2025	16:00	18-Sep-2025	23:00		PLANNED	Approved	17-Sep-25	17:00	18-Sep-25	23:00	May be given from 17:00Hrs
985	RQ232048	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BHADLA(PG)		D	AMP WORK & compliance of COE observation/IOM	17-Sep-2025	16:00	17-Sep-2025	23:00		PLANNED	Approved	17-Sep-25	17:00	17-Sep-25	23:00	May be given from 17:00Hrs
986	RQ232791	OCC_234	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT AMRITSAR(PG)		D	For 220KV Busbar and LBB protection retrofitting works.	17-Sep-2025	10:00	17-Sep-2025	14:00	Kindly approve.	PLANNED	Approved	17-Sep-25	10:00	17-Sep-25	14:00	
987	RQ232797	OCC_234	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT JALANDHAR(PG)		D	For 220KV Busbar and LBB protection retrofitting works.	17-Sep-2025	10:00	17-Sep-2025	16:00	Kindly approve.	PLANNED	Approved	17-Sep-25	10:00	17-Sep-25	16:00	
988	RQ232072	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT JIND(PG)		D	AMP WORK	17-Sep-2025	09:00	17-Sep-2025	18:00		PLANNED	Approved	17-Sep-25	09:00	17-Sep-25	18:00	
989	RQ232807	OCC_234	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MOGA(PG)		D	Bus Bar relay retrofitting & LBB relay testing	17-Sep-2025	08:00	17-Sep-2025	14:00	Kindly approve.	PLANNED	Approved	17-Sep-25	08:00	17-Sep-25	14:00	
990	RQ232796	OCC_234	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT JALANDHAR(PG)		D	For 220KV Busbar and LBB protection retrofitting works.	16-Sep-2025	10:00	16-Sep-2025	16:00	Kindly approve.	PLANNED	Approved	16-Sep-25	10:00	16-Sep-25	16:00	
991	RQ232790	OCC_234	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT AMRITSAR(PG)		D	For 220KV Busbar and LBB protection retrofitting works.	16-Sep-2025	10:00	16-Sep-2025	14:00	Kindly approve.	PLANNED	Approved	16-Sep-25	10:00	16-Sep-25	14:00	
992	RQ232805	OCC_234	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT WAGHORA(PG)		D	AMP Works.	16-Sep-2025	09:30	16-Sep-2025	17:00	Kindly approve.	PLANNED	Approved	16-Sep-25	09:30	16-Sep-25	17:00	
993	RQ232031	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DEHRADUN(PG)		D	AMP WORK	16-Sep-2025	09:00	16-Sep-2025	18:00		PLANNED	Approved	16-Sep-25	09:00	16-Sep-25	18:00	
994	RQ232094	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GURGAON(PG)		D	AMP works	16-Sep-2025	09:00	16-Sep-2025	18:00		PLANNED	Approved	16-Sep-25	09:00	16-Sep-25	18:00	
995	RQ232074	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BHINMAL(PG)		D	AMP WORK	16-Sep-2025	09:00	16-Sep-2025	18:00		PLANNED	Approved	16-Sep-25	09:00	16-Sep-25	18:00	
996	RQ232071	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT JIND(PG)		D	AMP WORK	16-Sep-2025	09:00	16-Sep-2025	18:00		PLANNED	Approved	16-Sep-25	09:00	16-Sep-25	18:00	
997	RQ232089	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NEEMRANA(PG)		D	For AMP Work	16-Sep-2025	08:00	16-Sep-2025	20:00		PLANNED	Approved	16-Sep-25	08:00	16-Sep-25	20:00	
998	RQ232047	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BHADLA(PG)		D	AMP WORK & compliance of COE observation/IOM	15-Sep-2025	16:00	15-Sep-2025	23:00		PLANNED	Approved	15-Sep-25	17:00	15-Sep-25	23:00	May be given from 17:00Hrs
999	RQ232039	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	15-Sep-2025	16:00	16-Sep-2025	23:00		PLANNED	Approved	15-Sep-25	17:00	16-Sep-25	23:00	May be given from 17:00Hrs
1000	RQ232795	OCC_234	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JALANDHAR(PG)		D	For 220KV Busbar and LBB protection retrofitting works.	15-Sep-2025	10:00	15-Sep-2025	16:00	Kindly approve.	PLANNED	Approved	15-Sep-25	10:00	15-Sep-25	16:00	
1001	RQ232789	OCC_234	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AMRITSAR(PG)		D	For 220KV Busbar and LBB protection retrofitting works.	15-Sep-2025	10:00	15-Sep-2025	14:00	Kindly approve.	PLANNED	Approved	15-Sep-25	10:00	15-Sep-25	14:00	
1002	RQ232793	OCC_234	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SAMBA(PG)		D	AMP works	15-Sep-2025	09:00	15-Sep-2025	17:00	Kindly approve.	PLANNED	Approved	15-Sep-25	09:00	15-Sep-25	17:00	
1003	RQ232087	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ROORKEE(PG)		D	retrofitting of relays	15-Sep-2025	08:00	15-Sep-2025	18:00		PLANNED	Approved	15-Sep-25	08:00	15-Sep-25	18:00	
1004	RQ232046	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BHADLA(PG)		D	AMP WORK & compliance of COE observation/IOM	13-Sep-2025	16:00	13-Sep-2025	23:00		PLANNED	Approved	13-Sep-25	17:00	13-Sep-25	23:00	May be given from 17:00Hrs

1005	RQ232038	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	13-Sep-2025	16:00	14-Sep-2025	23:00		PLANNED	Approved	13-Sep-25	17:00	14-Sep-25	23:00	May be given from 17:00Hrs
1006	RQ232073	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BHINMAL(PG)		D	AMP WORK	12-Sep-2025	09:00	12-Sep-2025	18:00		PLANNED	Approved	12-Sep-25	09:00	12-Sep-25	18:00	
1007	RQ232030	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DEHRADUN(PG)		D	AMP WORK	12-Sep-2025	09:00	12-Sep-2025	18:00		PLANNED	Approved	12-Sep-25	09:00	12-Sep-25	18:00	
1008	RQ232799	OCC_234	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT MOGA(PG)		D	Aircell replacement work	12-Sep-2025	08:00	12-Sep-2025	17:00	Kindly approve.	PLANNED	Approved	12-Sep-25	08:00	12-Sep-25	17:00	
1009	RQ232037	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	11-Sep-2025	16:00	12-Sep-2025	23:00		PLANNED	Approved	11-Sep-25	17:00	12-Sep-25	23:00	May be given from 17:00Hrs
1010	RQ232798	OCC_234	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MOGA(PG)		D	AMP Works and 220KV CT replacement	11-Sep-2025	08:00	11-Sep-2025	17:00	Kindly approve.	PLANNED	Approved	11-Sep-25	08:00	11-Sep-25	17:00	
1011	RQ232083	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KOTA(PG)		D	For AMP Work	10-Sep-2025	09:00	10-Sep-2025	18:00		PLANNED	Approved	10-Sep-25	09:00	10-Sep-25	18:00	
1012	RQ232794	OCC_234	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DEHAR(BB)		D	For AMP of ICT & Bays, ICT Mechanical protection modification work (re-routed through newly installed relays- for better analysis of fault due to mechanical protection)	10-Sep-2025	09:00	10-Sep-2025	17:00	Kindly approve.	PLANNED	Approved	10-Sep-25	09:00	10-Sep-25	17:00	Subject to BBMB consent
1013	RQ232036	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA_2 (PG)		D	AMP Work, CSD Fine Tuning	09-Sep-2025	16:00	10-Sep-2025	23:00		PLANNED	Approved	09-Sep-25	17:00	10-Sep-25	23:00	May be given from 17:00Hrs
1014	RQ232045	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BHADLA(PG)		D	AMP WORK & compliance of COE observation/IOM	09-Sep-2025	16:00	09-Sep-2025	23:00		PLANNED	Approved	09-Sep-25	17:00	09-Sep-25	23:00	May be given from 17:00Hrs
1015	RQ232044	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA(PG)		D	AMP WORK & compliance of COE observation/IOM	08-Sep-2025	16:00	08-Sep-2025	23:00		PLANNED	Approved	08-Sep-25	17:00	08-Sep-25	23:00	May be given from 17:00Hrs
1016	RQ232082	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KOTA(PG)		D	For AMP Work	08-Sep-2025	09:00	08-Sep-2025	18:00		PLANNED	Approved	08-Sep-25	09:00	08-Sep-25	18:00	
1017	RQ232086	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BIKANER(PG)		D	For AMP Work	04-Sep-2025	15:00	04-Sep-2025	23:00		PLANNED	Approved	04-Sep-25	15:00	04-Sep-25	23:00	May be given from 17:00Hrs
1018	RQ232804	OCC_234	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KALA AMB(PKTL)		D	AMP WORK	04-Sep-2025	09:00	04-Sep-2025	17:00	Kindly approve.	PLANNED	Approved	04-Sep-25	09:00	04-Sep-25	17:00	
1019	RQ232088	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ROORKEE(PG)		D	For AMP Work	04-Sep-2025	08:00	04-Sep-2025	18:00		PLANNED	Approved	04-Sep-25	08:00	04-Sep-25	18:00	
1020	RQ232085	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BIKANER(PG)		D	For AMP Work	03-Sep-2025	15:00	03-Sep-2025	23:00		PLANNED	Approved	03-Sep-25	15:00	03-Sep-25	23:00	May be given from 17:00Hrs
1021	RQ232079	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BASSI(PG)		D	LBB Trip Test of PUA & PUB of 400kV Main Bay with 220kV TBC Bay.	03-Sep-2025	09:00	03-Sep-2025	18:00		PLANNED	Approved	03-Sep-25	09:00	03-Sep-25	18:00	

1022	RQ232084	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BIKANER(PG)		D	For AMP Work	02-Sep-2025	15:00	02-Sep-2025	23:00		PLANNED	Approved	02-Sep-25	15:00	02-Sep-25	23:00	May be given from 17:00Hrs
1023	RQ232078	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BASSI(PG)		D	LBB Trip Test of PUA & PUB of 400kV Main Bay with 220kV TBC Bay.	02-Sep-2025	09:00	02-Sep-2025	18:00		PLANNED	Approved	02-Sep-25	09:00	02-Sep-25	18:00	
1024	RQ232787	OCC_234	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PARBATI POOLUNG BANALA(PG)		C	Replacement of ICT-2 B phase Unit with spare unit due to DGA violation.	02-Sep-2025	09:00	07-Sep-2025	17:00	Kindly approve.	PLANNED	Approved	02-Sep-25	09:00	07-Sep-25	17:00	May be given subject to ICT 1 must be in service
1025	RQ232056	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SONIPAT(PG)		D	AMP WORK	02-Sep-2025	09:00	02-Sep-2025	17:00		PLANNED	Approved	02-Sep-25	09:00	02-Sep-25	17:00	
1026	RQ232055	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANKROLI(PG)		D	AMP WORK	02-Sep-2025	08:00	02-Sep-2025	17:00		PLANNED	Approved	02-Sep-25	08:00	02-Sep-25	17:00	
1027	RQ232068	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT BIKANER_2 (PBTSI)		D	For Bay Extension works	01-Sep-2025	17:00	05-Sep-2025	23:00		PLANNED	Approved	01-Sep-25	17:00	05-Sep-25	23:00	May be given from 17:00Hrs
1028	RQ232070	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT BIKANER_2 (PBTSI)		D	For Bay Extension works	01-Sep-2025	17:00	05-Sep-2025	23:00		PLANNED	Approved	01-Sep-25	17:00	05-Sep-25	23:00	May be given from 17:00Hrs
1029	RQ232069	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT BIKANER_2 (PBTSI)		D	For Bay Extension works	01-Sep-2025	17:00	05-Sep-2025	23:00		PLANNED	Approved	01-Sep-25	17:00	05-Sep-25	23:00	May be given from 17:00Hrs
1030	RQ232077	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BASSI(PG)		D	LBB Trip Test of PUA & PUB of 400kV Main Bay with 220kV TBC Bay.	01-Sep-2025	09:00	01-Sep-2025	18:00		PLANNED	Approved	01-Sep-25	09:00	01-Sep-25	18:00	
1031	RQ232099	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BASSI(PG)		C	B-Phase IV (245kV) Bushing replacement work	01-Sep-2025	09:00	09-Sep-2025	18:00		PLANNED	Approved	01-Sep-25	09:00	09-Sep-25	18:00	Other ICTs must be in service /Subject to Rajasthan consent for load
1032	RQ232060	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BALLABHGARH(P G)		C	For Jack Bus Replacement work	01-Sep-2025	08:00	04-Sep-2025	20:00		PLANNED	Approved	01-Sep-25	08:00	04-Sep-25	20:00	Shutdown may be allowed after consent from SLDC-Haryana for load management as Both bus at
1033	RQ232059	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BALLABHGARH(P G)		C	For Jack Bus Replacement work	01-Sep-2025	08:00	04-Sep-2025	20:00		PLANNED	Approved	01-Sep-25	08:00	04-Sep-25	20:00	Shutdown may be allowed after consent from SLDC-Haryana for load management as Both bus at
1034	RQ232057	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BALLABHGARH(P G)		C	For Jack Bus Replacement work	01-Sep-2025	08:00	04-Sep-2025	20:00		PLANNED	Approved	01-Sep-25	08:00	04-Sep-25	20:00	Shutdown may be allowed after consent from SLDC-Haryana for load management as Both bus at
1035	RQ232058	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BALLABHGARH(P G)		C	For Jack Bus Replacement work	01-Sep-2025	08:00	04-Sep-2025	20:00		PLANNED	Approved	01-Sep-25	08:00	04-Sep-25	20:00	Shutdown may be allowed after consent from SLDC-Haryana for load management as Both bus at
1036	RQ231761	OCC_234	sldcuk_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SRINAGAR(UK)	PTCUL	D	Pre Deepawali Maintenance related work	27-Sep-2025	10:00	27-Sep-2025	17:00		PLANNED	Approved	27-Sep-25	10:00	27-Sep-25	17:00	
1037	RQ231762	OCC_234	sldcuk_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SRINAGAR(UK)	PTCUL	D	Pre Deepawali Maintenance related work	26-Sep-2025	10:00	26-Sep-2025	17:00		PLANNED	Approved	26-Sep-25	10:00	26-Sep-25	17:00	
1038	RQ232290	OCC_234	sldcuk_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT RISHIKESH(UK)	PTCUL	D	To attend leakage, painting and preventive maintenance	03-Sep-2025	08:00	03-Sep-2025	17:00		PLANNED	Approved	03-Sep-25	08:00	03-Sep-25	17:00	

1039	RQ232289	OCC_234	sldcuk_sd	TRANSFORMER	400/220 KV 240 MVA ICT 1 AT RISHIKESH(UK)	PTCUL	D	To attend leakage and painting work	01-Sep-2025	08:00	01-Sep-2025	17:00		PLANNED	Approved	01-Sep-25	08:00	01-Sep-25	17:00	
1040	RQ232102	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT FATEHGARH_II(PG)	POWER GRID	D	For AMP Work	26-Sep-2025	15:00	26-Sep-2025	23:00	compliance of COE observation/IO M	PLANNED	Approved	26-Sep-25	17:00	26-Sep-25	23:00	May be given from 17:00Hrs
1041	RQ232108	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT FATEHGARH_II(PG)	POWER GRID	D	For AMP Work	25-Sep-2025	17:00	25-Sep-2025	23:00	compliance of COE observation/IO M	PLANNED	Approved	25-Sep-25	17:00	25-Sep-25	23:00	May be given from 17:00Hrs
1042	RQ232112	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT FATEHGARH_II(PG)	POWER GRID	D	For AMP Work	24-Sep-2025	17:00	24-Sep-2025	23:00	compliance of COE observation/IO M	PLANNED	Approved	24-Sep-25	17:00	24-Sep-25	23:00	May be given from 17:00Hrs
1043	RQ232104	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FATEHGARH_II(PG)	POWER GRID	D	For AMP Work	23-Sep-2025	17:00	23-Sep-2025	23:00	compliance of COE observation/IO M	PLANNED	Approved	23-Sep-25	17:00	23-Sep-25	23:00	May be given from 17:00Hrs
1044	RQ232116	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 10 AT FATEHGARH_II(PG)	POWER GRID	D	For AMP Work	22-Sep-2025	17:00	22-Sep-2025	23:00	compliance of COE observation/IO M	PLANNED	Approved	22-Sep-25	17:00	22-Sep-25	23:00	May be given from 17:00Hrs
1045	RQ232103	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FATEHGARH_II(PG)	POWER GRID	D	For AMP Work	21-Sep-2025	17:00	21-Sep-2025	23:00	compliance of COE observation/IO M	PLANNED	Approved	21-Sep-25	17:00	21-Sep-25	23:00	May be given from 17:00Hrs
1046	RQ232352	OCC_234	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ALLAHABAD(PG)	POWER GRID	D	Stability test of Busbar Relay	20-Sep-2025	08:00	20-Sep-2025	12:00		PLANNED	Approved	20-Sep-25	08:00	20-Sep-25	12:00	
1047	RQ232383	OCC_234	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ALLAHABAD(PG)	POWER GRID	D	Stability test of Busbar Relay	20-Sep-2025	08:00	20-Sep-2025	12:00		PLANNED	Rejected					Wrongly punched by Powergrid/May be rejected
1048	RQ232351	OCC_234	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ALLAHABAD(PG)	POWER GRID	D	Stability test of Busbar Relay	19-Sep-2025	14:00	19-Sep-2025	18:00		PLANNED	Approved	19-Sep-25	14:00	19-Sep-25	18:00	
1049	RQ232350	OCC_234	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT ALLAHABAD(PG)	POWER GRID	D	Stability test of Busbar Relay	19-Sep-2025	08:00	19-Sep-2025	12:00		PLANNED	Approved	19-Sep-25	08:00	19-Sep-25	12:00	
1050	RQ232288	OCC_234	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT FATEHPUR(PG)	POWER GRID	D	FOR 315MVA 400/220KV ICT-I AMP WORK.	08-Sep-2025	09:00	08-Sep-2025	17:30		PLANNED	Approved	08-Sep-25	09:00	08-Sep-25	17:30	
1051	RQ232396	OCC_234	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT JAULIIVI (PG)	POWER GRID	D	AMP works	07-Sep-2025	09:00	07-Sep-2025	18:00		PLANNED	Approved	07-Sep-25	09:00	07-Sep-25	18:00	
1052	RQ232419	OCC_234	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SOHAWAL(PG)	POWER GRID	D	Relay Testing and Protection Scheme Implementation	06-Sep-2025	09:00	06-Sep-2025	18:00		PLANNED	Approved	06-Sep-25	09:00	06-Sep-25	18:00	
1053	RQ232111	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 9 AT FATEHGARH_II(PG)	POWER GRID	D	For AMP Work	05-Sep-2025	17:00	05-Sep-2025	23:00	compliance of COE observation/IO M	PLANNED	Approved	05-Sep-25	17:00	05-Sep-25	23:00	May be given from 17:00Hrs
1054	RQ232401	OCC_234	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GORAKHPUR(PG)	POWER GRID	C	Bus bar relay retrofitting work - PUA & PUB installation; AMP work	05-Sep-2025	09:00	06-Sep-2025	18:00		PLANNED	Approved	05-Sep-25	09:00	06-Sep-25	18:00	
1055	RQ232420	OCC_234	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SOHAWAL(PG)	POWER GRID	D	Relay Testing and Protection Scheme Implementation	05-Sep-2025	09:00	05-Sep-2025	18:00		PLANNED	Approved	05-Sep-25	09:00	05-Sep-25	18:00	
1056	RQ232395	OCC_234	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JAULIIVI (PG)	POWER GRID	D	AMP works	05-Sep-2025	09:00	05-Sep-2025	18:00		PLANNED	Approved	05-Sep-25	09:00	05-Sep-25	18:00	

1057	RQ232113	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT FATEHGARH_II(PG)	POWER GRID	D	For AMP Work	04-Sep-2025	17:00	04-Sep-2025	23:00	compliance of COE observation/IO M	PLANNED	Approved	04-Sep-25	17:00	04-Sep-25	23:00	May be given from 17:00Hrs
1058	RQ232341	OCC_234	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ALLAHABAD(PG)	POWER GRID	D	Preparatory works for 220kV Busbar Relay retrofitting	04-Sep-2025	14:00	04-Sep-2025	16:00		PLANNED	Approved	04-Sep-25	14:00	04-Sep-25	16:00	
1059	RQ232340	OCC_234	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ALLAHABAD(PG)	POWER GRID	D	Preparatory works for 220kV Busbar Relay retrofitting	04-Sep-2025	10:00	04-Sep-2025	12:00		PLANNED	Approved	04-Sep-25	10:00	04-Sep-25	12:00	
1060	RQ232339	OCC_234	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT ALLAHABAD(PG)	POWER GRID	D	Preparatory works for 220kV Busbar Relay retrofitting	04-Sep-2025	08:00	04-Sep-2025	10:00		PLANNED	Approved	04-Sep-25	08:00	04-Sep-25	10:00	
1061	RQ232109	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT FATEHGARH_II(PG)	POWER GRID	D	For AMP Work	03-Sep-2025	17:00	03-Sep-2025	23:00	compliance of COE observation/IO M	PLANNED	Approved	03-Sep-25	17:00	03-Sep-25	23:00	May be given from 17:00Hrs
1062	RQ232400	OCC_234	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GORAKHPUR(PG)	POWER GRID	C	Bus bar relay retrofitting work - PUA & PUB installation; AMP work	03-Sep-2025	09:00	04-Sep-2025	18:00		PLANNED	Approved	03-Sep-25	09:00	04-Sep-25	18:00	
1063	RQ232361	OCC_234	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANPUR(PG)	POWER GRID	D	AMP of ICT-1 at Kanpur	02-Sep-2025	08:00	02-Sep-2025	18:00		PLANNED	Approved	02-Sep-25	08:00	02-Sep-25	18:00	
1064	RQ232110	OCC_234	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT FATEHGARH_II(PG)	POWER GRID	D	For AMP Work	01-Sep-2025	17:00	01-Sep-2025	23:00	compliance of COE observation/IO M	PLANNED	Approved	01-Sep-25	17:00	01-Sep-25	23:00	May be given from 17:00Hrs
1065	RQ232418	OCC_234	cpcc3_sd	TRANSFORMER	400/132 KV 200 MVA ICT 1 AT BALIA(PG)	POWER GRID	D	AMP WORKS OF 200 MVA 400/132 KV ICT	01-Sep-2025	09:00	01-Sep-2025	18:00		PLANNED	Approved	01-Sep-25	09:00	01-Sep-25	18:00	
1066	RQ233239	OCC_234	slcdcdv_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BAMNOLI(DV)	DTL	D	Tan -Delta testing of CT & CVT	25-Sep-2025	15:30	25-Sep-2025	17:30		PLANNED	Approved	25-Sep-25	15:30	25-Sep-25	17:30	
1067	RQ233237	OCC_234	slcdcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT BAMNOLI(DV)	DTL	D	Tan -Delta testing of CT & CVT	25-Sep-2025	13:30	25-Sep-2025	15:30		PLANNED	Approved	25-Sep-25	13:30	25-Sep-25	15:30	
1068	RQ233238	OCC_234	slcdcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAMNOLI(DV)	DTL	D	Tan -Delta testing of CT	23-Sep-2025	16:30	23-Sep-2025	17:30		PLANNED	Approved	23-Sep-25	16:30	23-Sep-25	17:30	
1069	RQ233244	OCC_234	slcdcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 6 AT BAWANA(DV)	DTL	D	Fire coating on control cables and Preventive Maintenance as per PMS and General maintenance work	11-Sep-2025	09:30	11-Sep-2025	17:00		PLANNED	Approved	11-Sep-25	09:30	11-Sep-25	17:00	
1070	RQ233243	OCC_234	slcdcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 5 AT BAWANA(DV)	DTL	D	Fire coating on control cables and Preventive Maintenance as per PMS and General maintenance work	09-Sep-2025	09:30	09-Sep-2025	17:00		PLANNED	Approved	09-Sep-25	09:30	09-Sep-25	17:00	
1071	RQ233241	OCC_234	slcdcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BAWANA(DV)	DTL	D	Fire coating on control cables and Preventive Maintenance as per PMS and General maintenance work	05-Sep-2025	09:30	05-Sep-2025	17:00		PLANNED	Approved	05-Sep-25	09:30	05-Sep-25	17:00	

1072	RQ233242	OCC_234	sldcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT BAWANA(DV)	DTL	D	Fire coating on control cables and Preventive Maintenance as per PMS and General maintenance work	03-Sep-2025	09:30	03-Sep-2025	17:00		PLANNED	Approved	03-Sep-25	09:30	03-Sep-25	17:00	
1073	RQ233240	OCC_234	sldcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAWANA(DV)	DTL	D	Fire coating on control cables and Preventive Maintenance as per PMS and General maintenance work	02-Sep-2025	09:30	02-Sep-2025	17:00		PLANNED	Approved	02-Sep-25	09:30	02-Sep-25	17:00	
1074	RQ231821	OCC_234	apl_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DEEDWANA(MTS)	RRVPNL, ATSL	D	Reliability life assessment of transformer	25-Sep-2025	09:00	26-Sep-2025	18:00	Reliability life assessment of transformer	PLANNED	Approved	25-Sep-25	09:00	26-Sep-25	18:00	
1075	RQ231822	OCC_234	apl_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DEEDWANA(MTS)	RRVPNL, ATSL	D	Reliability life assessment of transformer	23-Sep-2025	09:00	24-Sep-2025	18:00	Reliability life assessment of transformer	PLANNED	Approved	23-Sep-25	09:00	24-Sep-25	18:00	
1076	RQ233349	OCC_234	indigrid_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT AMARGARH(NRSS XXIX)	NRSS XXIX	D	AMP testing work	17-Sep-2025	09:00	17-Sep-2025	19:00	Shutdown required along with associated bays. 405 TIE BAY - 400 KV AMARGARH(NRSS XXIX)-SAMB(A)(PG) (NRSS XXIX) CKT-2 (NRSS XXIX) AND 400/220 KV 315 MVA ICT 2 AT AMARGARH(NRSS XXIX) AT 400 KV AMARGARH(NRSS XXIX) (NRSS XXIX); 406 MAIN BAY - 400/220 KV 315 MVA ICT 2 AT AMARGARH(N	PLANNED	Approved	17-Sep-25	09:00	17-Sep-25	19:00	

1077	RQ233348	OCC_234	indgrid_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AMARGARH(NRSS XXIX)	NRSS XXIX	D	AMP testing work	15-Sep-2025	09:00	15-Sep-2025	19:00	Shutdown required along with associated bays. 402 TIE BAY - 400 KV AMARGARH(NRSS XXIX)-SAMBHA(PG) (NRSS XXIX) CKT-1 (NRSS XXIX) AND 400/220 KV 315 MVA ICT 1 AT AMARGARH(NRSS XXIX) AT 400 KV AMARGARH(NRSS XXIX) (NRSS XXIX); 403 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT AMARGARH(N	PLANNED	Approved	15-Sep-25	09:00	15-Sep-25	19:00	
1078	RQ233235	OCC_234	bbmb_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHIWANI(BB)	BBMB	D	General mtc	17-Sep-2025	08:00	17-Sep-2025	18:00		PLANNED	Approved	17-Sep-25	08:00	17-Sep-25	18:00	
1079	RQ231993	OCC_234	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT ROPAR(PSTCL)	PSTCL	D	Maintenance/Protection testing of Bays and related equipments	15-Sep-2025	08:00	15-Sep-2025	18:00		PLANNED	Approved	15-Sep-25	08:00	15-Sep-25	18:00	
1080	RQ231989	OCC_234	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT ROPAR(PSTCL)	PSTCL	D	Maintenance/Protection testing of Bays and related equipments	09-Sep-2025	08:00	09-Sep-2025	18:00		PLANNED	Approved	09-Sep-25	08:00	09-Sep-25	18:00	
1081	RQ232940	OCC_234	jhajjar_sd	TRANSFORMER	400/132 KV 200 MVA ICT 2 AT JHAJJAR(APCL)	APCPL	C	ICT-2 SD Required for ICT and Bay PM and testing	03-Sep-2025	08:00	08-Sep-2025	18:00		PLANNED	Approved	03-Sep-25	08:00	08-Sep-25	18:00	Other ICT must be in service/ Subject to no generation constraint
1082	RQ232371	OCC_234	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 2 AT SITARGANJ(PG)	POWER GRID	D	TESTING OF NEW 132 KV BUS BAR RELAYS	24-Sep-2025	09:00	24-Sep-2025	18:00		PLANNED	Approved	24-Sep-25	09:00	24-Sep-25	18:00	
1083	RQ232386	OCC_234	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 3 AT SITARGANJ(PG)	POWER GRID	C	TESTING OF NEW 132 KV BUS BAR RELAYS	24-Sep-2025	09:00	25-Sep-2025	18:00		PLANNED	Rejected					Other ICTs must be in service/Load to be managed by UK/ Subject to UK consent
1084	RQ232387	OCC_234	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 2 AT SITARGANJ(PG)	POWER GRID	C	TESTING OF NEW 132 KV BUS BAR RELAYS	24-Sep-2025	09:00	25-Sep-2025	18:00		PLANNED	Rejected					Other ICTs must be in service/Load to be managed by UK/ Subject to UK consent
1085	RQ232381	OCC_234	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 1 AT SITARGANJ(PG)	POWER GRID	C	TESTING OF NEW 132 KV BUS BAR RELAYS	24-Sep-2025	09:00	25-Sep-2025	18:00		PLANNED	Rejected					Other ICTs must be in service/Load to be managed by UK/ Subject to UK consent

1086	RQ232370	OCC_234	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 3 AT SITARGANJ(PG)	POWER GRID	D	REMOVAL OF OLD WIRING OF 104 BAY EQUIPMENT TO BE TERMINATED IN NEW BUS BAR PANEL (TO BE COMMISSIONED) FOR 220KV BUS BAR RETROFITMENT WORK FOR 220/132KV ICT-3 FEEDER	23-Sep-2025	09:00	23-Sep-2025	18:00		PLANNED	Approved	23-Sep-25	09:00	23-Sep-25	18:00	Other ICTs must be in service/Load to be managed by UK/ Subject to UK consent
1087	RQ232368	OCC_234	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 2 AT SITARGANJ(PG)	POWER GRID	D	REMOVAL OF OLD WIRING OF 107 BAY EQUIPMENT TO BE TERMINATED IN NEW BUS BAR PANEL (TO BE COMMISSIONED) FOR 220KV BUS BAR RETROFITMENT WORK FOR 220KV ICT-2 FEEDER	22-Sep-2025	09:00	22-Sep-2025	18:00		PLANNED	Approved	22-Sep-25	09:00	22-Sep-25	18:00	Other ICTs must be in service/Load to be managed by UK/ Subject to UK consent
1088	RQ232367	OCC_234	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 1 AT SITARGANJ(PG)	POWER GRID	D	REMOVAL OF OLD WIRING OF 109 BAY EQUIPMENT TO BE TERMINATED IN NEW BUS BAR PANEL (TO BE COMMISSIONED) FOR 132KV BUS BAR RETROFITMENT WORK FOR 220/132KV ICT-1 FEEDER	21-Sep-2025	09:00	21-Sep-2025	18:00		PLANNED	Approved	21-Sep-25	09:00	21-Sep-25	18:00	Other ICTs must be in service/Load to be managed by UK/ Subject to UK consent
1089	RQ232411	OCC_234	cpcc3_sd	TRANSFORMER	220/132 KV 200 MVA ICT 3 AT RAEBAREILLY(PG)	POWER GRID	D	Replacement and Testing of RTU System	19-Sep-2025	08:00	19-Sep-2025	22:00		PLANNED	Approved	19-Sep-25	08:00	19-Sep-25	22:00	
1090	RQ232410	OCC_234	cpcc3_sd	TRANSFORMER	220/132 KV 200 MVA ICT 2 AT RAEBAREILLY(PG)	POWER GRID	D	Replacement and Testing of RTU System	18-Sep-2025	08:00	18-Sep-2025	22:00		PLANNED	Approved	18-Sep-25	08:00	18-Sep-25	22:00	
1091	RQ232409	OCC_234	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 1 AT RAEBAREILLY(PG)	POWER GRID	D	Replacement and Testing of RTU System	17-Sep-2025	08:00	17-Sep-2025	22:00		PLANNED	Approved	17-Sep-25	08:00	17-Sep-25	22:00	
1092	RQ232366	OCC_234	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 3 AT SITARGANJ(PG)	POWER GRID	D	TESTING OF NEW 220KV BUS BAR RELAYS	14-Sep-2025	09:00	14-Sep-2025	18:00		PLANNED	Approved	14-Sep-25	09:00	14-Sep-25	18:00	
1093	RQ232365	OCC_234	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 2 AT SITARGANJ(PG)	POWER GRID	D	TESTING OF NEW 220KV BUS BAR RELAYS	13-Sep-2025	09:00	13-Sep-2025	18:00		PLANNED	Approved	13-Sep-25	09:00	13-Sep-25	18:00	

1094	RQ232382	OCC_234	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 2 AT SITARGANJ(PG)	POWER GRID	D	REMOVAL OF OLD WIRING OF 206 BAY EQUIPMENT TO BE TERMINATED IN NEW BUS BAR PANEL (TO BE COMMISSIONED) FOR 220KV BUS BAR RETROFITMENT WORK FOR 220KV ICT-2 FEEDER	12-Sep-2025	09:00	12-Sep-2025	18:00		PLANNED	Approved	12-Sep-25	09:00	12-Sep-25	18:00	Other ICTs must be in service/Load to be managed by UK/ Subject to UK consent
1095	RQ232364	OCC_234	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 3 AT SITARGANJ(PG)	POWER GRID	D	REMOVAL OF OLD WIRING OF 204 BAY EQUIPMENT TO BE TERMINATED IN NEW BUS BAR PANEL (TO BE COMMISSIONED) FOR 220KV BUS BAR RETROFITMENT WORK FOR 220/132KV ICT-3 FEEDER	11-Sep-2025	09:00	11-Sep-2025	18:00		PLANNED	Approved	11-Sep-25	09:00	11-Sep-25	18:00	Other ICTs must be in service/Load to be managed by UK/ Subject to UK consent
1096	RQ232359	OCC_234	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 1 AT SITARGANJ(PG)	POWER GRID	D	TESTING OF NEW 220 KV BUS BAR RELAYS	08-Sep-2025	09:00	08-Sep-2025	18:00		PLANNED	Approved	08-Sep-25	09:00	08-Sep-25	18:00	
1097	RQ232322	OCC_234	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 2 AT PITHORAGARH(PG)	POWER GRID	D	AMP WORK AND BUS BAR RETROFITMENT AT PITHORAGARH	06-Sep-2025	09:00	06-Sep-2025	18:00		PLANNED	Approved	06-Sep-25	09:00	06-Sep-25	18:00	Other ICTs must be in service/Load to be managed by UK/ Subject to UK consent
1098	RQ232323	OCC_234	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 1 AT PITHORAGARH(PG)	POWER GRID	D	AMP WORK AND BUS BAR RETROFITMENT AT PITHORAGARH	03-Sep-2025	09:00	03-Sep-2025	18:00		PLANNED	Approved	03-Sep-25	09:00	03-Sep-25	18:00	Other ICTs must be in service/Load to be managed by UK/ Subject to UK consent
1099	RQ232343	OCC_234	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 1 AT SITARGANJ(PG)	POWER GRID	D	WIRING OF BAY EQUIPMENT TO BE TERMINATED IN NEW BUS BAR PANEL (TO BE COMMISSIONED) FOR 220KV BUS BAR RETROFITMENT WORK FOR 220/132KV ICT-1 FEEDER	02-Sep-2025	09:00	02-Sep-2025	18:00		PLANNED	Approved	02-Sep-25	09:00	02-Sep-25	18:00	Other ICTs must be in service/Load to be managed by UK/ Subject to UK consent

1100	RQ233281	OCC_234	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 3 AT SITARGANJ(PG)	POWER GRID	C	Dismantling, Dragging & Commissioning of M/s Toshiba Make 220/132/33kV 160MVA ICT in place of M/s Bharat Bijlee Make 220/132kV 100MVA ICT-3 (by carrying out the dismantling & shifting of ICT-3 to Spare ICT Location) at 220/132kV Sitarganj Substation of POWERGRID NR-III Region	01-Sep-2025	09:00	30-Sep-2025	18:00		PLANNED	Rejected					Other ICTs must be in service/Load to be managed by UK/ Subject to UK consent/ NRLDC FTC consent required before the shutdown
1101	RQ232803	OCC_234	cpcc2_sd	TRANSFORMER	220/66 KV 160 MVA ICT 2 AT CHANDIGARH SEC-47 (PG)		C	For arresting of SF6 Gas Leakages in 66kV ICT Cable Portion)	22-Sep-2025	10:00	23-Sep-2025	17:00	Kindly approve.	PLANNED	Approved	22-Sep-25	10:00	23-Sep-25	17:00	May be given subject to chandigarh consent/Load to be managed by Chandigarh
1102	RQ232802	OCC_234	cpcc2_sd	TRANSFORMER	220/66 KV 160 MVA ICT 1 AT CHANDIGARH SEC-47 (PG)		D	AMP WORK	12-Sep-2025	10:00	12-Sep-2025	17:00	Kindly approve.	PLANNED	Approved	12-Sep-25	10:00	12-Sep-25	17:00	
1103	RQ232786	OCC_234	cpcc2_sd	TRANSFORMER	220/66 KV 50 MVA ICT 1 AT DRASS(PG)		C	Shutdown of 220/66KV ICT to enable commissioning of 03 No 66KV Bays. (01 ICT bay and 02 Line bays). one bus is there is 66kV side, all related equipment must be under shutdown during new Bay negration.	08-Sep-2025	09:00	10-Sep-2025	17:00	Under construction head. Kindly approve.	PLANNED	Approved	08-Sep-25	09:00	10-Sep-25	17:00	Subject to CE Ladakh & JK consent for load management as there is only one ICT at Drass
1104	RQ232880	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENGANGA(N H)- WAGOORA(PG) (PG) CKT-2		D	For rectification of Shutdown nature Defects	30-Sep-2025	09:00	30-Sep-2025	18:00	Kindly approve.	PLANNED	Approved	30-Sep-25	09:00	30-Sep-25	18:00	
1105	RQ232702	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MEERUT(PG)- SHATABDINAGAR (UP) (PG) CKT-1		D	For Inserting of Additional porcelain Disc Insulator.	30-Sep-2025	08:00	30-Sep-2025	18:00	SHUTDOWN	PLANNED	Approved	30-Sep-25	08:00	30-Sep-25	18:00	
1106	RQ232463	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHADLA_2 (PG)- RSDCL(PSS4)_SL_ BHD2_PG (RSDCL) CKT-1		D	Attending COE Protection Observations, CT Oil Sampling	29-Sep-2025	16:00	30-Sep-2025	23:00		PLANNED	Approved	29-Sep-25	19:00	30-Sep-25	23:00	May be given from 19:00Hrs
1107	RQ232879	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENGANGA(N H)- WAGOORA(PG) (PG) CKT-1		D	For rectification of Shutdown nature Defects	29-Sep-2025	09:00	29-Sep-2025	18:00	Kindly approve.	PLANNED	Approved	29-Sep-25	09:00	29-Sep-25	18:00	
1108	RQ232462	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHADLA_2 (PG)- RSDCL(PSS2)_SL_ BHD2_PG (RSDCL) CKT-1		D	Attending COE Protection Observations, CT Oil Sampling	27-Sep-2025	16:00	28-Sep-2025	23:00		PLANNED	Approved	27-Sep-25	19:00	28-Sep-25	23:00	May be given from 19:00Hrs

1109	RQ232921	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(P5)-DASUYA(P5) (PG) CKT-2		D	AMP works and instatllation of LA's at Dasuya end	25-Sep-2025	09:00	25-Sep-2025	18:00	Kindly approve.	PLANNED	Approved	25-Sep-25	09:00	25-Sep-25	18:00	
1110	RQ232938	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG) - RAILWAYHR(RLY) (HVPNL) CKT-2		D	For AMP of Line Equipments	25-Sep-2025	09:00	25-Sep-2025	18:00	Kindly approve.	PLANNED	Approved	25-Sep-25	09:00	25-Sep-25	18:00	
1111	RQ232890	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG) -RAMPUR(HV) (HVPNL) CKT-2		D	AMP works	25-Sep-2025	09:00	25-Sep-2025	18:00	Kindly approve.	PLANNED	Approved	25-Sep-25	09:00	25-Sep-25	18:00	
1112	RQ232922	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(P5)-DASUYA(P5) (PG) CKT-1		D	A/R in Non auto Mode required for safety of manpower working in 220 KV SARNA(P5)-DASUYA(P5) (PG) CKT-2	25-Sep-2025	09:00	25-Sep-2025	18:00	Kindly approve.	PLANNED	Approved	25-Sep-25	09:00	25-Sep-25	18:00	
1113	RQ232691	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1		D	Insert additional glass disc work	25-Sep-2025	08:00	30-Sep-2025	18:00	Non auto for 220 kV RAPPB-Chittorgarh Ckt-2	PLANNED	Approved	25-Sep-25	08:00	30-Sep-25	18:00	May be given subject to Raps & Rajasthan consent
1114	RQ232937	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-1		D	For AMP of Line Equipments	24-Sep-2025	09:30	24-Sep-2025	17:00	Kindly approve.	PLANNED	Approved	24-Sep-25	09:30	24-Sep-25	17:00	
1115	RQ232882	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHABAD(PG)-BHUNA(HV) (HVPNL) CKT-1		D	AMP works	24-Sep-2025	09:00	24-Sep-2025	18:00	Kindly approve.	PLANNED	Approved	24-Sep-25	09:00	24-Sep-25	18:00	
1116	RQ232919	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(P5)-DASUYA(P5) (PG) CKT-1		D	AMP of Line/Bay equipments at Dasuya end	24-Sep-2025	09:00	24-Sep-2025	18:00	Kindly approve.	PLANNED	Approved	24-Sep-25	09:00	24-Sep-25	18:00	
1117	RQ232906	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-SAMBA (JK) (PDD JK) CKT-2		D	AMP works	24-Sep-2025	09:00	24-Sep-2025	18:00	Kindly approve.	PLANNED	Approved	24-Sep-25	09:00	24-Sep-25	18:00	
1118	RQ232920	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(P5)-DASUYA(P5) (PG) CKT-2		D	A/R in Non auto Mode required for safety of manpower working in 220 KV SARNA(P5)-DASUYA(P5) (PG) CKT-1	24-Sep-2025	09:00	24-Sep-2025	18:00	Kindly approve.	PLANNED	Approved	24-Sep-25	09:00	24-Sep-25	18:00	
1119	RQ232889	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG) -RAMPUR(HV) (HVPNL) CKT-1		D	AMP works	23-Sep-2025	09:00	23-Sep-2025	18:00	Kindly approve.	PLANNED	Approved	23-Sep-25	09:00	23-Sep-25	18:00	
1120	RQ232875	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-4		D	For rectification of Shutdown nature Defects	23-Sep-2025	09:00	23-Sep-2025	18:00	Kindly approve.	PLANNED	Approved	23-Sep-25	09:00	23-Sep-25	18:00	
1121	RQ232936	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-RAMBAN(PDD) (PDD) CKT-1		D	For AMP of Line Equipments	22-Sep-2025	09:30	22-Sep-2025	17:00	Kindly approve.	PLANNED	Approved	22-Sep-25	09:30	22-Sep-25	17:00	
1122	RQ232874	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-UDHAMPUR(PDD) (PG) CKT-2		D	For rectification of Shutdown nature Defects	20-Sep-2025	09:00	20-Sep-2025	18:00	Kindly approve.	PLANNED	Approved	20-Sep-25	09:00	20-Sep-25	18:00	May be allowed subject to JK consent/Load to be managed by JK

1123	RQ232881	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FATEHABAD(PG)-SIRSA(HV) (HVPNL) CKT-1		D	AMP works	19-Sep-2025	09:00	19-Sep-2025	18:00	Kindly approve.	PLANNED	Approved	19-Sep-25	09:00	19-Sep-25	18:00	
1124	RQ232692	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RSJ) (PG) CKT-2		D	Insert additional glass disc work	19-Sep-2025	08:00	24-Sep-2025	18:00	Non auto for 220 kV RAPPB-Chittorgarh Ckt-1	PLANNED	Approved	19-Sep-25	08:00	24-Sep-25	18:00	May be given subject to Raps & Rajasthan consent
1125	RQ232909	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALUSTENG-DRASS (PG) CKT-1		D	For rectification of Shutdown nature Defects of line.	18-Sep-2025	10:00	21-Sep-2025	16:00	Kindly approve.	PLANNED	Approved	18-Sep-25	10:00	21-Sep-25	16:00	
1126	RQ232873	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-UDHAMPUR(PDD) (PG) CKT-1		D	For rectification of Shutdown nature Defects	18-Sep-2025	09:00	18-Sep-2025	18:00	Kindly approve.	PLANNED	Approved	18-Sep-25	09:00	18-Sep-25	18:00	May be allowed subject to JK consent/Load to be managed by JK
1127	RQ232913	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-NEHRIAN(HP) (PG) CKT-1		D	A/R in Non auto Mode required for safety of manpower working in 220KV Hamirpur-Nehrian ckt-2	18-Sep-2025	09:00	19-Sep-2025	18:00	Kindly approve.	PLANNED	Approved	18-Sep-25	09:00	19-Sep-25	18:00	
1128	RQ232912	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-NEHRIAN(HP) (PG) CKT-2		D	For rectification of Shutdown nature Defects	18-Sep-2025	09:00	19-Sep-2025	18:00	Kindly approve.	PLANNED	Approved	18-Sep-25	09:00	19-Sep-25	18:00	
1129	RQ232866	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAROR(HP)-PARBATI POOLING BANALA(PG) (HPPTCL) CKT-2		D	Shutdown required for Bus Bar testing and AMP of Line equipments	18-Sep-2025	08:00	18-Sep-2025	18:00	Kindly approve.	PLANNED	Approved	18-Sep-25	08:00	18-Sep-25	18:00	
1130	RQ232915	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-CHOWADHI (JK) (PDD JK) CKT-1		D	For rectification of Shutdown nature Defects of line.	17-Sep-2025	09:00	18-Sep-2025	17:00	Kindly approve.	PLANNED	Approved	17-Sep-25	09:00	18-Sep-25	17:00	
1131	RQ232905	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAMBA(PG)-SAMBA (JK) (PDD JK) CKT-1		D	AMP works	17-Sep-2025	09:00	17-Sep-2025	18:00	Kindly approve.	PLANNED	Approved	17-Sep-25	09:00	17-Sep-25	18:00	
1132	RQ232865	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAROR(HP)-PARBATI POOLING BANALA(PG) (HPPTCL) CKT-1		D	Shutdown required for Bus Bar testing and AMP of Line equipments	17-Sep-2025	08:00	17-Sep-2025	18:00	Kindly approve.	PLANNED	Approved	17-Sep-25	08:00	17-Sep-25	18:00	
1133	RQ232911	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-NEHRIAN(HP) (PG) CKT-2		D	A/R in Non auto Mode required for safety of manpower working in 220KV Hamirpur-Nehrian ckt-1	16-Sep-2025	09:00	17-Sep-2025	18:00	Kindly approve.	PLANNED	Approved	16-Sep-25	09:00	17-Sep-25	18:00	
1134	RQ232910	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-NEHRIAN(HP) (PG) CKT-1		D	For rectification of Shutdown nature Defects of line.	16-Sep-2025	09:00	17-Sep-2025	18:00	Kindly approve.	PLANNED	Approved	16-Sep-25	09:00	17-Sep-25	18:00	

1135	RQ232731	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HEERAPURA(RS)-MANSAROVAR(RS) (PG) CKT-1		C	Shut down nature defects rectification work by Bassi TLM & Retrofitment of 220kV rated CT for Mansarovar line feeder at Heerapura GSS by Bassi SS	15-Sep-2025	09:00	18-Sep-2025	18:00	Line along with Line & Main Bay is owned by POWERGRID in the premises of RVPN Heerapura GSS & Defect liquidation work	PLANNED	Approved	15-Sep-25	09:00	18-Sep-25	18:00	May be given subject to Rajasthan consent/Load to be managed by Rajasthan/Shutdown duration may be curtailed
1136	RQ232693	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1		D	Insert additional glass disc work	14-Sep-2025	08:00	19-Sep-2025	18:00	S/D required timely	PLANNED	Approved	14-Sep-25	08:00	19-Sep-25	18:00	
1137	RQ232927	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-NEHRIAN(HP) (PG) CKT-2		D	For 220KV Busbar and LBB protection retrofitting works.	13-Sep-2025	10:00	13-Sep-2025	16:00	Kindly approve.	PLANNED	Approved	13-Sep-25	10:00	13-Sep-25	16:00	
1138	RQ232926	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-NEHRIAN(HP) (PG) CKT-1		D	For 220KV Busbar and LBB protection retrofitting works.	12-Sep-2025	10:00	12-Sep-2025	16:00	Kindly approve.	PLANNED	Approved	12-Sep-25	10:00	12-Sep-25	16:00	
1139	RQ232925	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DASUYA(PJ)-JALANDHAR(PG) (PG) CKT-2		D	For 220KV Busbar and LBB protection retrofitting works.	11-Sep-2025	14:30	11-Sep-2025	16:00	Kindly approve.	PLANNED	Approved	11-Sep-25	14:30	11-Sep-25	16:00	
1140	RQ232902	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AMRITSAR(PG)-NARAINGARH(PJ) (PSTCL) CKT-2		D	For 220KV Busbar and LBB protection retrofitting works.	11-Sep-2025	10:00	11-Sep-2025	16:00	Kindly approve.	PLANNED	Approved	11-Sep-25	10:00	11-Sep-25	16:00	
1141	RQ232886	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAGRAON(PJ)-LUDHIANA(PG) (PSTCL) CKT-1		D	AMP works	11-Sep-2025	08:00	11-Sep-2025	18:00	Kindly approve.	PLANNED	Approved	11-Sep-25	08:00	11-Sep-25	18:00	
1142	RQ232901	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AMRITSAR(PG)-NARAINGARH(PJ) (PSTCL) CKT-1		D	For 220KV Busbar and LBB protection retrofitting works.	10-Sep-2025	10:00	10-Sep-2025	16:00	Kindly approve.	PLANNED	Approved	10-Sep-25	10:00	10-Sep-25	16:00	
1143	RQ232923	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DASUYA(PJ)-JALANDHAR(PG) (PG) CKT-1		D	For 220KV Busbar and LBB protection retrofitting works and AMP of Line equipments at Jalandhar SS and Dasuya SS.	10-Sep-2025	10:00	10-Sep-2025	18:00	Kindly approve.	PLANNED	Approved	10-Sep-25	10:00	10-Sep-25	18:00	
1144	RQ232898	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AMRITSAR(PG)-VERPAL(PJ) (PSTCL) CKT-2		D	For AMP of Line Equipments	10-Sep-2025	10:00	10-Sep-2025	15:00	Kindly approve.	PLANNED	Approved	10-Sep-25	10:00	10-Sep-25	15:00	
1145	RQ232730	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HEERAPURA(RS)-I.G.NAGAR(RS) (PG) CKT-1		C	Retrofitment of 220kV rated CT for IG Nagar line feeder at Heerapura GSS by Bassi SS & Shut down nature defects rectification work by Bassi TLM	10-Sep-2025	09:00	13-Sep-2025	18:00	Line along with Line & Main Bay is owned by POWERGRID in the premises of RVPN Heerapura GSS	PLANNED	Approved	10-Sep-25	09:00	13-Sep-25	18:00	May be given subject to Rajasthan consent/Load to be managed by Rajasthan/Shutdown duration may be curtailed

1146	RQ232914	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-2		D	For rectification of Shutdown nature Defects of line.	10-Sep-2025	09:00	11-Sep-2025	17:00	Kindly approve.	PLANNED	Approved	10-Sep-25	09:00	11-Sep-25	17:00	May be allowed subject to JK & NHPC consent/Load to be managed by JK
1147	RQ232924	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DASUYA(PG)-JALANDHAR(PG) (PG) CKT-2		D	A/R in Non auto Mode required for safety of manpower working in 220 KV DASUYA(PG)-JALANDHAR(PG) (PG) CKT-1	10-Sep-2025	09:00	10-Sep-2025	18:00	Kindly approve.	PLANNED	Approved	10-Sep-25	09:00	10-Sep-25	18:00	
1148	RQ232885	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DANDHARIKALAN I(PG)-LUDHIANA(PG) (PSTCL) CKT-1		D	AMP works	10-Sep-2025	08:00	10-Sep-2025	18:00	Kindly approve.	PLANNED	Approved	10-Sep-25	08:00	10-Sep-25	18:00	
1149	RQ232929	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-KANJAL(PG) (PSTCL) CKT-2		D	For 220KV Busbar and LBB protection retrofitting works.	09-Sep-2025	14:30	09-Sep-2025	16:00	Kindly approve.	PLANNED	Approved	09-Sep-25	14:30	09-Sep-25	16:00	
1150	RQ232897	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AMRITSAR(PG)-VERPAL(PG) (PSTCL) CKT-1		D	For AMP of Line Equipments	09-Sep-2025	10:00	09-Sep-2025	15:00	Kindly approve.	PLANNED	Approved	09-Sep-25	10:00	09-Sep-25	15:00	
1151	RQ232714	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-GONER(RS) (RS) CKT-1		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	09-Sep-2025	09:00	11-Sep-2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Approved	09-Sep-25	09:00	11-Sep-25	18:00	May be given subject to Rajasthan consent/Load to be managed by Rajasthan
1152	RQ232884	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LUDHIANA(PG)-LALTOKALAN(PG) (PSTCL) CKT-1		D	AMP works	09-Sep-2025	08:00	09-Sep-2025	18:00	Kindly approve.	PLANNED	Approved	09-Sep-25	08:00	09-Sep-25	18:00	
1153	RQ232681	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PIRANKALIYAR(UK)-ROORKEE(PG) (PTCUL) CKT-3		D	relay retrofitting	09-Sep-2025	08:00	09-Sep-2025	20:00	Shutdown	PLANNED	Approved	09-Sep-25	08:00	09-Sep-25	20:00	
1154	RQ232696	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-SAWAIMADHOPUR(RS) (PG) CKT-1		D	Insert additional glass disc work	09-Sep-2025	08:00	09-Dec-2025	18:00	Non auto for 220 kv Anta(NTPC)-Lalsot(RS) ti	PLANNED	Approved	09-Sep-25	08:00	09-Dec-25	18:00	
1155	RQ232900	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AMRITSAR(PG)-KHASHA(PG) (PSTCL) CKT-2		D	For 220KV Busbar and LBB protection retrofitting works.	09-Sep-2025	00:00	09-Sep-2025	16:00	Kindly approve.	PLANNED	Approved	09-Sep-25	00:00	09-Sep-25	16:00	
1156	RQ232554	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BTPSL_SL_BIK2_PG-BIKANER_2 (PBTS) (BANDERWALA_TPS) CKT-1		D	For Bay Extension works	08-Sep-2025	17:00	09-Sep-2025	23:00		PLANNED	Approved	08-Sep-25	19:00	09-Sep-25	23:00	May be given from 19:00Hrs
1157	RQ232899	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AMRITSAR(PG)-KHASHA(PG) (PSTCL) CKT-1		D	For 220KV Busbar and LBB protection retrofitting works.	08-Sep-2025	10:00	08-Sep-2025	16:00	Kindly approve.	PLANNED	Approved	08-Sep-25	10:00	08-Sep-25	16:00	

1158	RQ232928	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-KANJAL(PG) (PSTCL) CKT-1		D	For 220KV Busbar and LBB protection retrofitting works.	08-Sep-2025	10:00	08-Sep-2025	16:00	Kindly approve.	PLANNED	Approved	08-Sep-25	10:00	08-Sep-25	16:00	
1159	RQ232883	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DANDHARIKALAN I(PG)-LUDHIANA(PG) (PSTCL) CKT-2		D	AMP works	08-Sep-2025	08:00	08-Sep-2025	18:00	Kindly approve.	PLANNED	Approved	08-Sep-25	08:00	08-Sep-25	18:00	
1160	RQ232680	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PIRANKALIYAR(UK)-ROORKEE(PG) (PTCUL) CKT-2		D	relay retrofitting	08-Sep-2025	08:00	08-Sep-2025	20:00	Shutdown	PLANNED	Approved	08-Sep-25	08:00	08-Sep-25	20:00	
1161	RQ232931	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-KARTARPUR(PG) (PSTCL) CKT-2		D	For 220KV Busbar and LBB protection retrofitting works.	06-Sep-2025	10:00	06-Sep-2025	16:00	Kindly approve.	PLANNED	Approved	06-Sep-25	10:00	06-Sep-25	16:00	
1162	RQ232679	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PIRANKALIYAR(UK)-ROORKEE(PG) (PTCUL) CKT-1		D	relay retrofitting	06-Sep-2025	08:00	06-Sep-2025	20:00	Shutdown	PLANNED	Approved	06-Sep-25	08:00	06-Sep-25	20:00	
1163	RQ232930	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-KARTARPUR(PG) (PSTCL) CKT-1		D	For 220KV Busbar and LBB protection retrofitting works.	05-Sep-2025	10:00	05-Sep-2025	16:00	Kindly approve.	PLANNED	Approved	05-Sep-25	10:00	05-Sep-25	16:00	
1164	RQ232678	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ROORKEE(PG)-RAMNAGAR(UK) (PTCUL) CKT-1		D	relay retrofitting	05-Sep-2025	08:00	05-Sep-2025	20:00	Shutdown	PLANNED	Approved	05-Sep-25	08:00	05-Sep-25	20:00	
1165	RQ232643	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH(BB)-BADARPUR(NT) (BB) CKT-2		D	For Joint box creation at TN-53 & 54 to provide connectivity Faridabad RHQ	04-Sep-2025	08:00	05-Sep-2025	18:00	Non-Auto required for Joint box creation works	PLANNED	Approved	04-Sep-25	08:00	05-Sep-25	18:00	
1166	RQ232642	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH(BB)-BADARPUR(NT) (BB) CKT-1		D	For Joint box creation at TN-53 & 54 to provide connectivity Faridabad RHQ	04-Sep-2025	08:00	05-Sep-2025	18:00	Non-Auto required for Joint box creation works	PLANNED	Approved	04-Sep-25	08:00	05-Sep-25	18:00	
1167	RQ232918	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAWLI(HV)-PANCHKULA(PG) (HVPNL) CKT-1		D	For AMP Work	04-Sep-2025	08:00	04-Sep-2025	18:00	Kindly approve.	PLANNED	Approved	04-Sep-25	08:00	04-Sep-25	18:00	
1168	RQ232623	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-VATIKA(RS) (RS) CKT-1		D	Line Bay AMP& Shut down Nature defects rectification work	03-Sep-2025	09:00	03-Sep-2025	18:00		PLANNED	Approved	03-Sep-25	09:00	03-Sep-25	18:00	
1169	RQ232464	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SEORA_SL_BHD2_PG (MEGA_SURYAURJA)-BHADLA_2 (PG) (MEGA_SURYAURJA) CKT-1		D	Attending COE Protection Observations, CT Oil Sampling	01-Sep-2025	16:00	02-Sep-2025	23:00		PLANNED	Approved	01-Sep-25	19:00	02-Sep-25	23:00	May be given from 19:00Hrs

1170	RQ232713	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-VATIKA(RS) (RS) CKT-2		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	01-Sep-2025	09:00	03-Sep-2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Approved	01-Sep-25	09:00	03-Sep-25	18:00	May be given subject to Rajasthan consent/Load to be managed by Rajasthan
1171	RQ232864	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)-PAMPORE(PDD) (PG) CKT-2		C	Shutdown required for CT replacement Under ADDCAP vide CERC petition No 470/TT/2020 dated 14.10.2021	01-Sep-2025	09:00	02-Sep-2025	18:00	Under construction head. Kindly approve.	PLANNED	Approved	01-Sep-25	09:00	02-Sep-25	18:00	May be allowed subject to JK consent/Load to be managed by JK
1172	RQ232857	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-1		D	AR Non - auto mode required for safety of during working in 220KV Salal-Kishenpur ckt-2.	01-Sep-2025	09:00	04-Sep-2025	17:00	Under construction head. Kindly approve.	PLANNED	Approved	01-Sep-25	09:00	04-Sep-25	17:00	
1173	RQ232712	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-VATIKA(RS) (RS) CKT-1		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	01-Sep-2025	09:00	03-Sep-2025	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Approved	01-Sep-25	09:00	03-Sep-25	18:00	May be given subject to Rajasthan consent/Load to be managed by Rajasthan
1174	RQ232858	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-2		D	Shutdown required for damaged OPGW replacement work in 5 span (Salal gantry to tower no 6)	01-Sep-2025	09:00	04-Sep-2025	17:00	Under construction head. Kindly approve.	PLANNED	Approved	01-Sep-25	09:00	04-Sep-25	17:00	
1175	RQ232695	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1		D	Insert additional glass disc work	01-Sep-2025	08:00	09-Sep-2025	18:00	Non auto for 220 kV Anta(NTPC)-Swaimadhapur (RS) tl	PLANNED	Approved	01-Sep-25	08:00	09-Sep-25	18:00	
1176	RQ232687	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1		C	NHAI DIVERSION WORK	01-Sep-2025	08:00	10-Sep-2025	18:00	Timely requirement of S/D subject to readiness provided by the executing agency	PLANNED	Approved	01-Sep-25	08:00	10-Sep-25	18:00	Shutdown may be allowed subject to NTPC & Rajasthan consent/ Load to be managed by Rajasthan/ Subject to no generation evacuation constraint at Anta
1177	RQ232688	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2		C	NHAI DIVERSION WORK	01-Sep-2025	08:00	10-Sep-2025	18:00	Timely requirement of S/D subject to readiness provided by the executing agency	PLANNED	Approved	01-Sep-25	08:00	10-Sep-25	18:00	Shutdown may be allowed subject to NTPC & Rajasthan consent/ Load to be managed by Rajasthan/ Subject to no generation evacuation constraint at Anta
1178	RQ233176	OCC_234	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI(HV)-BHIWANI(BB) (HVPNL) CKT-2	HVPNL	D	Quarterly mtc.	30-Sep-2025	08:00	30-Sep-2025	18:00		PLANNED	Approved	30-Sep-25	08:00	30-Sep-25	18:00	
1179	RQ233154	OCC_234	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPATTH(HV)-PANIPAT(BB) (HVPNL) CKT-4	HVPNL	D	Half yearly mtc	26-Sep-2025	08:00	26-Sep-2025	18:00		PLANNED	Approved	26-Sep-25	08:00	26-Sep-25	18:00	

1180	RQ233153	OCC_234	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPATTH(HV)-PANIPAT(BB) (HVPNL) CKT-3	HVPNL	D	Half yearly mtc	25-Sep-2025	08:00	25-Sep-2025	18:00		PLANNED	Approved	25-Sep-25	08:00	25-Sep-25	18:00	
1181	RQ233152	OCC_234	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPATTH(HV)-PANIPAT(BB) (HVPNL) CKT-1	HVPNL	D	Half yearly mtc	23-Sep-2025	08:00	23-Sep-2025	18:00		PLANNED	Approved	23-Sep-25	08:00	23-Sep-25	18:00	
1182	RQ233209	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KAITHAL(PG)-KAITHAL(HV) (HVPNL) CKT-1	HVPNL	D	In CGL circuit Breaker, Replacement of contactor in Anti-pumping ckt with PLA make relay	11-Sep-2025	09:00	11-Sep-2025	14:00	Kindly approve.	PLANNED	Approved	11-Sep-25	09:00	11-Sep-25	14:00	
1183	RQ233210	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KAITHAL(PG)-KAITHAL(HV) (HVPNL) CKT-2	HVPNL	D	In CGL circuit Breaker, Replacement of contactor in Anti-pumping ckt with PLA make relay	10-Sep-2025	09:00	10-Sep-2025	14:00	Kindly approve.	PLANNED	Approved	10-Sep-25	09:00	10-Sep-25	14:00	
1184	RQ233208	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHEEKA(HV)-KAITHAL(PG) (HVPNL) CKT-2	HVPNL	D	In CGL circuit Breaker, Replacement of contactor in Anti-pumping ckt with PLA make relay	09-Sep-2025	09:00	09-Sep-2025	14:00	Kindly approve.	PLANNED	Approved	09-Sep-25	09:00	09-Sep-25	14:00	
1185	RQ233207	OCC_234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHEEKA(HV)-KAITHAL(PG) (HVPNL) CKT-1	HVPNL	D	In CGL circuit Breaker, Replacement of contactor in Anti-pumping ckt with PLA make relay	08-Sep-2025	09:00	08-Sep-2025	14:00	Kindly approve.	PLANNED	Approved	08-Sep-25	09:00	08-Sep-25	14:00	
1186	RQ232014	OCC_234	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DANDHARIKALAN I(PS)-LUDHIANA(PG) (PSTCL) CKT-2	PSTCL	D	Tree cutting and Jumper tightening TN 1 to 16	30-Sep-2025	08:00	30-Sep-2025	18:00		PLANNED	Approved	30-Sep-25	08:00	30-Sep-25	18:00	
1187	RQ232002	OCC_234	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-2	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	29-Sep-2025	08:00	29-Sep-2025	18:00		PLANNED	Approved	29-Sep-25	08:00	29-Sep-25	18:00	
1188	RQ233178	OCC_234	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BARNALA(BB)-LEHRAMOHABBA T(PS) (PSTCL) CKT-1	PSTCL	D	Yearly mtc.	25-Sep-2025	08:00	25-Sep-2025	18:00		PLANNED	Approved	25-Sep-25	08:00	25-Sep-25	18:00	
1189	RQ232013	OCC_234	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DANDHARIKALAN I(PS)-LUDHIANA(PG) (PSTCL) CKT-1	PSTCL	D	Tree cutting and Jumper tightening TN 1 to 16	25-Sep-2025	08:00	25-Sep-2025	18:00		PLANNED	Approved	25-Sep-25	08:00	25-Sep-25	18:00	
1190	RQ233188	OCC_234	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-1	PSTCL	D	Half yearly mtc	22-Sep-2025	08:00	22-Sep-2025	18:00		PLANNED	Approved	22-Sep-25	08:00	22-Sep-25	18:00	
1191	RQ232007	OCC_234	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-BADNI KALAN(PS) (PSTCL) CKT-1	PSTCL	D	General maintenance, Jumper Tightening and tree trimming from tower no. 01 to 25.	10-Sep-2025	08:00	10-Sep-2025	18:00		PLANNED	Approved	10-Sep-25	08:00	10-Sep-25	18:00	
1192	RQ231999	OCC_234	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	08-Sep-2025	08:00	08-Sep-2025	18:00		PLANNED	Approved	08-Sep-25	08:00	08-Sep-25	18:00	

1193	RQ232003	OCC_234	slcpcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MOGA(PG)-MOGAN(PS) (PSTCL) CKT-4	PSTCL	D	General maintenance, Jumper Tightening and tree trimming from tower no. 01 to 03.	01-Sep-2025	08:00	01-Sep-2025	18:00		PLANNED	Approved	01-Sep-25	08:00	01-Sep-25	18:00	
1194	RQ232268	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SOHAWAL(PG)-AYODHYA (UP) (UP) CKT-1	UPPTCL	D	For Relay Testing & scheme updation	29-Sep-2025	09:00	29-Sep-2025	18:00		PLANNED	Approved	29-Sep-25	09:00	29-Sep-25	18:00	
1195	RQ232285	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-TUNDLA (UP) (UP) CKT-1	UPPTCL	D	For AMP of 220 KV Agra-Tundla(UPPTCL) line bay at Agra substation on 22.09.2025.	22-Sep-2025	09:00	22-Sep-2025	18:00		PLANNED	Approved	22-Sep-25	09:00	22-Sep-25	18:00	
1196	RQ233043	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAR(NT)-RAEBAREILLY(PG) (UP) CKT-2	UPPTCL	D	Replacement and Testing of RTU System	22-Sep-2025	08:00	22-Sep-2025	22:00		PLANNED	Approved	22-Sep-25	08:00	22-Sep-25	22:00	
1197	RQ232267	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-PHULPUR(UP) (UP) CKT-1	UPPTCL	D	Stability test of Busbar Relay	21-Sep-2025	08:00	21-Sep-2025	12:00		PLANNED	Approved	21-Sep-25	08:00	21-Sep-25	12:00	
1198	RQ232311	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SHAHJAHANPUR(PG)-GOLA(UP) (UP) CKT-2	UPPTCL	D	For AMP of Line equipment of 220KV SHAHJAHANPUR(PG)-GOLA(UP) Line CKT-2	06-Sep-2025	10:00	06-Sep-2025	17:00		PLANNED	Approved	06-Sep-25	10:00	06-Sep-25	17:00	
1199	RQ232761	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-PHULPUR(UP) (UP) CKT-1	UPPTCL	D	Preparatory works for 220kV Busbar Relay retrofitting	05-Sep-2025	08:00	05-Sep-2025	10:00		PLANNED	Approved	05-Sep-25	08:00	05-Sep-25	10:00	
1200	RQ232956	OCC_234	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARSAWAN(UP)-KHODRI(UK) (UP) CKT-1	UPPTCL	D	Looping chopping of tree in line corridor.	02-Sep-2025	09:00	07-Sep-2025	18:00		PLANNED	Approved	02-Sep-25	09:00	07-Sep-25	18:00	
1201	RQ233177	OCC_234	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHATINDA (PS)-LEHRAMOHABBAT(PS) (BBMB) CKT-1	BBMB	D	Yearly mtc.	29-Sep-2025	08:00	29-Sep-2025	18:00		PLANNED	Approved	29-Sep-25	08:00	29-Sep-25	18:00	
1202	RQ233163	OCC_234	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAGADHARI (BB) CKT-1	BBMB	D	Post Monsoon mtc. of line and allied Sub-Station equipments & Half yearly mtc. at Ganguwal	29-Sep-2025	08:00	30-Sep-2025	18:00		PLANNED	Approved	29-Sep-25	08:00	30-Sep-25	18:00	
1203	RQ232001	OCC_234	slcpcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-1	BBMB	D	Patrolling of line alongwith Tree trimming and Jumper tightening	26-Sep-2025	08:00	26-Sep-2025	18:00		PLANNED	Approved	26-Sep-25	08:00	26-Sep-25	18:00	Subject to BBMB consent
1204	RQ233190	OCC_234	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-JAMALPUR (BB) CKT-1	BBMB	D	Annual Mtc.	25-Sep-2025	08:00	26-Sep-2025	18:00		PLANNED	Approved	25-Sep-25	08:00	26-Sep-25	18:00	
1205	RQ233169	OCC_234	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-4	BBMB	D	Quarterly mtc.	25-Sep-2025	08:00	25-Sep-2025	18:00		PLANNED	Approved	25-Sep-25	08:00	25-Sep-25	18:00	

1206	RQ233158	OCC_234	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-CHARKHI DADRI (BB) CKT-1	BBMB	D	Half yearly mtc	24-Sep-2025	08:00	24-Sep-2025	18:00		PLANNED	Approved	24-Sep-25	08:00	24-Sep-25	18:00	
1207	RQ233180	OCC_234	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BARNALA(P5)-SANGRUR(BB) (BBMB) CKT-1	BBMB	D	Yearly mtc.	23-Sep-2025	08:00	23-Sep-2025	18:00		PLANNED	Approved	23-Sep-25	08:00	23-Sep-25	18:00	
1208	RQ233189	OCC_234	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-GANGUWAL (BB) CKT-2	BBMB	D	Annual Mtc. & Haly yearly mtc. at Ganguwal end.	23-Sep-2025	08:00	24-Sep-2025	18:00		PLANNED	Approved	23-Sep-25	08:00	24-Sep-25	18:00	
1209	RQ232010	OCC_234	slcops_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-2	BBMB	D	Tree cutting and Jumper tightening TN 22 TO 38	19-Sep-2025	08:00	19-Sep-2025	18:00		PLANNED	Approved	19-Sep-25	08:00	19-Sep-25	18:00	Subject to BBMB consent
1210	RQ233142	OCC_234	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2	BBMB	D	For Bay Maintenance, Line patrolling & Tree trimming	18-Sep-2025	08:00	18-Sep-2025	18:00		PLANNED	Approved	18-Sep-25	08:00	18-Sep-25	18:00	
1211	RQ233137	OCC_234	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-CHIRAWA(RS) (BB) CKT-1	BBMB	D	For tree trimming under the line, requiring shutdown and routine maintenance of associated equipments	18-Sep-2025	08:00	18-Sep-2025	18:00		PLANNED	Approved	18-Sep-25	08:00	18-Sep-25	18:00	
1212	RQ233160	OCC_234	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-DHULKOTE (BB) CKT-2	BBMB	D	Line Mtc.	17-Sep-2025	08:00	17-Sep-2025	18:00		PLANNED	Approved	17-Sep-25	08:00	17-Sep-25	18:00	
1213	RQ233187	OCC_234	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_L-GANGUWAL (BB) CKT-3	BBMB	D	Half yearly mtc	17-Sep-2025	08:00	17-Sep-2025	18:00		PLANNED	Approved	17-Sep-25	08:00	17-Sep-25	18:00	
1214	RQ232009	OCC_234	slcops_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-2	BBMB	D	Tree cutting and Jumper tightening TN 1 to 20	17-Sep-2025	08:00	17-Sep-2025	18:00		PLANNED	Approved	17-Sep-25	08:00	17-Sep-25	18:00	Subject to BBMB consent
1215	RQ233166	OCC_234	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHAR-GANGUWAL (BB) CKT-2	BBMB	D	Half yearly mtc	16-Sep-2025	08:00	16-Sep-2025	18:00		PLANNED	Approved	16-Sep-25	08:00	16-Sep-25	18:00	
1216	RQ233159	OCC_234	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-DHULKOTE (BB) CKT-1	BBMB	D	Line Mtc.	16-Sep-2025	08:00	16-Sep-2025	18:00		PLANNED	Approved	16-Sep-25	08:00	16-Sep-25	18:00	
1217	RQ233141	OCC_234	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1	BBMB	D	For Bay Maintenance, Line patrolling & Tree trimming	16-Sep-2025	08:00	16-Sep-2025	18:00		PLANNED	Approved	16-Sep-25	08:00	16-Sep-25	18:00	
1218	RQ233161	OCC_234	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-KURUKSHETRA (BB) CKT-1	BBMB	D	Line Mtc.	15-Sep-2025	08:00	15-Sep-2025	18:00		PLANNED	Approved	15-Sep-25	08:00	15-Sep-25	18:00	
1219	RQ232008	OCC_234	slcops_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-1	BBMB	D	Tree cutting and Jumper tightening TN 22 TO 38	12-Sep-2025	08:00	12-Sep-2025	18:00		PLANNED	Approved	12-Sep-25	08:00	12-Sep-25	18:00	Subject to BBMB consent
1220	RQ233170	OCC_234	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-HISSAR (BB) CKT-1	BBMB	D	Quarterly mtc.	11-Sep-2025	08:00	11-Sep-2025	18:00		PLANNED	Approved	11-Sep-25	08:00	11-Sep-25	18:00	

1221	RQ233186	OCC_234	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_L-GANGUWAL (BB) CKT-2	BBMB	D	Half Yearly Mtc..	10-Sep-2025	08:00	10-Sep-2025	18:00		PLANNED	Approved	10-Sep-25	08:00	10-Sep-25	18:00	
1222	RQ232006	OCC_234	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-1	BBMB	D	Tree cutting and Jumper tightening TN 1 to 20	10-Sep-2025	08:00	10-Sep-2025	18:00		PLANNED	Approved	10-Sep-25	08:00	10-Sep-25	18:00	Subject to BBMB consent
1223	RQ233213	OCC_234	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-3	BBMB	D	To carry out C&Tan delta testing of CT's & CVT's by CTL	10-Sep-2025	07:00	10-Sep-2025	11:00		PLANNED	Approved	10-Sep-25	07:00	10-Sep-25	11:00	Subject to BBMB consent/Load to be managed by Delhi
1224	RQ233212	OCC_234	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-2	BBMB	D	To carry out C&Tan delta testing of CT's & CVT's by CTL	09-Sep-2025	11:30	09-Sep-2025	15:00		PLANNED	Approved	09-Sep-25	11:30	09-Sep-25	15:00	Subject to BBMB consent/Load to be managed by Delhi
1225	RQ233211	OCC_234	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-1	BBMB	D	To carry out C&Tan delta testing of CT's & CVT's by CTL	08-Sep-2025	11:30	08-Sep-2025	15:30		PLANNED	Approved	08-Sep-25	11:30	08-Sep-25	15:30	Subject to BBMB consent/Load to be managed by Delhi
1226	RQ233185	OCC_234	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_L-GANGUWAL (BB) CKT-1	BBMB	D	Half yearly mtc	03-Sep-2025	08:00	03-Sep-2025	18:00		PLANNED	Approved	03-Sep-25	08:00	03-Sep-25	18:00	
1227	RQ233174	OCC_234	sldchp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHAR-GANGUWAL (BB) CKT-1	BBMB	D	Connection of Droppers with 220kV Dehar Kangoo CKT-2 for charging of new line bay	02-Sep-2025	10:00	02-Sep-2025	17:00	SD is requested for First Time Charging of 220kV Dehar-Kangoo CKT -2 and associated bays. FTC case shall be submitted to NRLDC in due course.	PLANNED	Approved	02-Sep-25	10:00	02-Sep-25	17:00	Subject to BBMB consent/ All FTC formalities must be completed before the shutdown
1228	RQ233156	OCC_234	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-2	BBMB	C	To facilitate shifting/height raising work between Tower No. 900 and 901 of the said line, necessitated by the construction of a new railway track by RVNL	01-Sep-2025	08:00	10-Sep-2025	18:00		PLANNED	Approved	01-Sep-25	08:00	10-Sep-25	18:00	Shutdown may be allowed subject to Delhi consent for load management/ Shutdown could not be clubbed with shutdown of 400/220 KV 500 MVA ICTs AT MANDOLA(PG)
1229	RQ233164	OCC_234	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAGADHARI-KURUKSHETRA (BB) CKT-1	BBMB	C	सेमिन नं० 66-68 JK में टावर संख्या 67 JK (2-S-29A+0) को हटाते हुए 2 नए TATA Design के 220केवी टावर 66A JK & 67 JK (02 No. DD+3) लगाने के लिए एन.एच.ए.आई का जमा पूंजी कार्य (Ambala-Shamli Expressway) & Post monsoon mtc. on 03.09.2025.	01-Sep-2025	08:00	08-Sep-2025	18:00		PLANNED	Approved	01-Sep-25	08:00	08-Sep-25	18:00	Shutdown may be allowed subject to real time grid condition and no other line shutdown from both ends

1230	RQ233155	OCC_234	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-1	BBMB	C	To facilitate shifting/height raising work between Tower No. 900 and 901 of the said line, necessitated by the construction of a new railway track by RVNL.	01-Sep-2025	08:00	10-Sep-2025	18:00		PLANNED	Approved	01-Sep-25	08:00	10-Sep-25	18:00	Shutdown may be allowed subject to Delhi consent for load management/ Shutdown could not be clubbed with shutdown of 400/220 KV 500 MVA ICTs AT MANDOLA(PG)
1231	RQ233049	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAEBAREILLY(PG)-CG CITY(UP) (PG) CKT-1	POWER GRID	D	Replacement and Testing of RTU System	26-Sep-2025	08:00	26-Sep-2025	22:00		PLANNED	Approved	26-Sep-25	08:00	26-Sep-25	22:00	
1232	RQ233007	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-SITARGANJ(PG) (PG) CKT-1	POWER GRID	D	FOR DISMANTLING OF ERS IN 220 KV TANAKPUR(NHPC)-SITARGANJ(PG) LINE BETWEEN TL Loc. No. 15 & 16 FOR NHAI DIVERSION WORK UNDER SITARGANJ TLM JURISDICTION AFTER THAT LINE SHALL BE TAKEN INTO SERVICE THROUGH NEWLY ERECTED TOWER'S BY SITARGANJ	24-Sep-2025	09:00	24-Sep-2025	18:00		PLANNED	Approved	24-Sep-25	09:00	24-Sep-25	18:00	May be allowed on Weekend subject to NHPC , UP, UK consent and no other line outage on both side/ Necessary CEA Safety & PTCC clearance required before shifting to new towers
1233	RQ233022	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-CBGANJ(UP) (PG) CKT-1	POWER GRID	D	FOR DISMANTLING OF ERS IN 220 KV TANAKPUR(NHPC)-BAREILLY (CB GANJ) LINE BETWEEN TL Loc. No. 15 & 16 FOR NHAI DIVERSION WORK UNDER SITARGANJ TLM JURISDICTION AFTER THAT LINE SHALL BE TAKEN INTO SERVICE THROUGH NEWLY ERECTED TOWER'S BY SITARGANJ TLM	23-Sep-2025	09:00	23-Sep-2025	17:00		PLANNED	Approved	23-Sep-25	09:00	23-Sep-25	17:00	May be allowed on Weekend subject to NHPC , UP, UK consent and no other line outage on both side/Necessary CEA Safety & PTCC clearance required before shifting to new towers
1234	RQ232768	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-ALLAHABADREWAROAD(UP) (PG) CKT-2	POWER GRID	D	Stability test of Busbar Relay	23-Sep-2025	08:00	23-Sep-2025	12:00		PLANNED	Approved	23-Sep-25	08:00	23-Sep-25	12:00	
1235	RQ233034	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-KANPURNAUBASTA(UP) (PG) CKT-1	POWER GRID	D	AMP of line bay equipment at Kanpur	23-Sep-2025	08:00	23-Sep-2025	18:00		PLANNED	Approved	23-Sep-25	08:00	23-Sep-25	18:00	
1236	RQ232767	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-ALLAHABADREWAROAD(UP) (PG) CKT-1	POWER GRID	D	Stability test of Busbar Relay	22-Sep-2025	14:00	22-Sep-2025	18:00		PLANNED	Approved	22-Sep-25	14:00	22-Sep-25	18:00	

1237	RQ233033	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)- UNCHAHAR(NT) (PG) CKT-4	POWER GRID	D	AMP of line bay equipment at Kanpur	22-Sep-2025	08:00	22-Sep-2025	18:00		PLANNED	Approved	22-Sep-25	08:00	22-Sep-25	18:00	
1238	RQ233194	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PALLA(HV)- FARIDABAD SEC-78 (HV) (PG) CKT-1	POWER GRID	D	SD defects rectification works by Ballabgharh TLM	22-Sep-2025	08:00	22-Sep-2025	18:00	Non-auto required : Other parallel circuit 220KV PALLA(HV)- FGPP(NTPC) CKT 1	PLANNED	Approved	22-Sep-25	08:00	22-Sep-25	18:00	
1239	RQ233032	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)- UNCHAHAR(NT) (PG) CKT-3	POWER GRID	D	AMP of line bay equipment at Kanpur	21-Sep-2025	08:00	21-Sep-2025	18:00		PLANNED	Approved	21-Sep-25	08:00	21-Sep-25	18:00	
1240	RQ232764	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)- JHUSI(UP) (PG) CKT-1	POWER GRID	D	Stability test of Busbar Relay	20-Sep-2025	14:00	20-Sep-2025	18:00		PLANNED	Approved	20-Sep-25	14:00	20-Sep-25	18:00	
1241	RQ233042	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAR(NT)- RAEBAREILLY(PG) (PG) CKT-3	POWER GRID	D	Replacement and Testing of RTU System	20-Sep-2025	08:00	20-Sep-2025	18:00		PLANNED	Approved	20-Sep-25	08:00	20-Sep-25	18:00	
1242	RQ233031	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)- UNCHAHAR(NT) (PG) CKT-2	POWER GRID	D	AMP of line bay equipment at Kanpur	20-Sep-2025	08:00	20-Sep-2025	18:00		PLANNED	Approved	20-Sep-25	08:00	20-Sep-25	18:00	
1243	RQ232392	OCC_234	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)- CHITTORGARH(RS) (PG) CKT-2	POWER GRID	D	Line Shutdown required for carrying out overhead TL crossing(Crossing between their Tower No. 179 (A+0)- 180 (A+0)) by our 220 KV D/C Neemuch Chanderiya Transmission Line	19-Sep-2025	08:00	20-Sep-2025	18:00	Crossing between their Tower No. 179 (A+0)- 180 (A+0)	PLANNED	Approved	20-Sep-25	08:00	21-Sep-25	18:00	Shutdown may be planned on weekend/ Subject to Raps & Rajasthan consent /Load to be managed by Rajasthan
1244	RQ233030	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)- UNCHAHAR(NT) (PG) CKT-1	POWER GRID	D	AMP of line bay equipment at Kanpur	19-Sep-2025	08:00	19-Sep-2025	18:00		PLANNED	Approved	19-Sep-25	08:00	19-Sep-25	18:00	
1245	RQ232391	OCC_234	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)- CHITTORGARH(RS) (PG) CKT-1	POWER GRID	D	Line Shutdown required for carrying out overhead TL crossing(Crossing between their Tower No. 179 (A+0)- 180 (A+0)) by our 220 KV D/C Neemuch Chanderiya Transmission Line	19-Sep-2025	08:00	20-Sep-2025	18:00	Crossing between their Tower No. 179 (A+0)- 180 (A+0)	PLANNED	Approved	20-Sep-25	08:00	21-Sep-25	18:00	Shutdown may be planned on weekend/ Subject to Raps & Rajasthan consent /Load to be managed by Rajasthan

1246	RQ233018	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-SITARGANJ(PG) (PG) CKT-1	POWER GRID	D	ERECTION OF ERS IN 220 KV SITARGANJ- TANAKPUR (NHPC) BETWEEN TL Loc. No. 15 & 16 FOR NHAI DIVERSION WORK UNDER SITARGANJ TLM JURISDICTION AFTER THAT LINE SHALL BE TAKEN INTO SERVICE THROUGH ERS	17-Sep-2025	09:00	17-Sep-2025	18:00		PLANNED	Approved	17-Sep-25	09:00	17-Sep-25	18:00	May be allowed on Weekend subject to NHPC , UP, UK consent and no other line outage on both side/Necessary CEA Safety & PTCC clearance required before shifting to ERS
1247	RQ233020	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-CBGANJ(UP) (PG) CKT-1	POWER GRID	D	ERECTION OF ERS IN 220 KV TANAKPUR- BAREILLY (CB GANJ) LINE BETWEEN TL Loc. No. 15 & 16 FOR NHAI DIVERSION WORK UNDER SITARGANJ TLM JURISDICTION AFTER THAT LINE SHALL BE TAKEN INTO SERVICE THROUGH ERS	16-Sep-2025	09:00	16-Sep-2025	18:00		PLANNED	Approved	16-Sep-25	09:00	16-Sep-25	18:00	May be allowed on Weekend subject to NHPC , UP, UK consent and no other line outage on both side/ Necessary CEA Safety & PTCC clearance required before shifting to ERS
1248	RQ233016	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-SITARGANJ(PG) (PG) CKT-1	POWER GRID	D	TESTING OF NEW 220KV BUS BAR RELAYS	15-Sep-2025	09:00	15-Sep-2025	18:00		PLANNED	Approved	15-Sep-25	09:00	15-Sep-25	18:00	
1249	RQ233075	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAULIJI (PG)- DHAULIGANGA(NH) (PG) CKT-2	POWER GRID	D	For AMP of 25MVar Line Reactor installed at NHPC end and Distance Relay Firmware Upgradation work as per Technical Circular and their testing	15-Sep-2025	09:00	15-Sep-2025	18:00		PLANNED	Approved	15-Sep-25	09:00	15-Sep-25	18:00	
1250	RQ232393	OCC_234	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1	POWER GRID	D	Line Shutdown required for carrying out overhead TL crossing(Crossing between their Tower No. 179 (A+0)- 180 (A+0)) by our 220 KV D/C Neemuch Chanderiya Transmission Line	15-Sep-2025	08:00	16-Sep-2025	18:00	Crossing between their Tower No. 179 (A+0)- 180 (A+0)	PLANNED	Approved	15-Sep-25	08:00	16-Sep-25	18:00	May be given subject to Raps & Rajasthan consent/Load to be managed by Rajasthan
1251	RQ233014	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-SITARGANJ(PG) (PG) CKT-1	POWER GRID	D	TESTING OF NEW 220KV BUS BAR RELAYS	14-Sep-2025	09:00	14-Sep-2025	18:00		PLANNED	Approved	14-Sep-25	09:00	14-Sep-25	18:00	

1252	RQ233002	OCC_234	slcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-1	POWER GRID	D	Preventive Maintenance	14-Sep-2025	06:00	14-Sep-2025	11:00	30-40 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grids. Rest 200-230 MW load (approx.) shall be affected.	PLANNED	Approved	14-Sep-25	06:00	14-Sep-25	11:00	May be allowed subject to NHPC consent/Load to be managed by JK
1253	RQ233003	OCC_234	slcjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-2	POWER GRID	D	Preventive Maintenance	14-Sep-2025	06:00	14-Sep-2025	11:00	30-40 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grids. Rest 200-230 MW load (approx.) shall be affected.	PLANNED	Approved					Clubbed with 1146
1254	RQ232278	OCC_234	slcsrc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2	POWER GRID	D	Routine Maintenance of Bay & Line	12-Sep-2025	08:00	12-Sep-2025	18:00		PLANNED	Approved	12-Sep-25	08:00	12-Sep-25	18:00	
1255	RQ232275	OCC_234	slcsrc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV INDIRA NAGAR(RS)-HEERAPURA(RS) (PG) CKT-1	POWER GRID	D	Quarterly maintenance of Bay Equipment	12-Sep-2025	08:00	12-Sep-2025	18:00		PLANNED	Approved	12-Sep-25	08:00	12-Sep-25	18:00	
1256	RQ233011	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-SITARGANJ(PG) (PG) CKT-1	POWER GRID	D	REMOVAL OF OLD WIRING OF 202 BAY EQUIPMENT TO BE TERMINATED IN NEW BUS BAR PANEL (TO BE COMMISSIONED) FOR 220KV BUS BAR RETROFITMENT WORK FOR 220KV SITARGANJ (PG)-TANAKPUR(NHPC) TRANSMISSION LINE	11-Sep-2025	09:00	11-Sep-2025	18:00		PLANNED	Approved	11-Sep-25	09:00	11-Sep-25	18:00	
1257	RQ232277	OCC_234	slcsrc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1	POWER GRID	D	Routine Maintenance of Bay & Line	11-Sep-2025	08:00	11-Sep-2025	18:00		PLANNED	Approved	11-Sep-25	08:00	11-Sep-25	18:00	
1258	RQ232276	OCC_234	slcsrc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LALSOTE(RS)-DAUSA(RS) (PG) CKT-1	POWER GRID	D	Quarterly Maintenance	11-Sep-2025	08:00	11-Sep-2025	18:00		PLANNED	Approved	11-Sep-25	08:00	11-Sep-25	18:00	

1259	RQ232279	OCC_234	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1	POWER GRID	D	Quarterly Maintenance	11-Sep-2025	08:00	11-Sep-2025	18:00		PLANNED	Approved	11-Sep-25	08:00	11-Sep-25	18:00	
1260	RQ233008	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SITARGANJ(PG)-CBGANJ(UP) (PG) CKT-1	POWER GRID	D	TESTING OF NEW 220KV BUS BAR RELAYS	10-Sep-2025	09:00	10-Sep-2025	18:00		PLANNED	Approved	10-Sep-25	09:00	10-Sep-25	18:00	
1261	RQ232274	OCC_234	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAWAIMADHOPUR(RS)-DAUSA(RS) (PG) CKT-1	POWER GRID	D	Quarterly Maintenance	10-Sep-2025	08:00	10-Sep-2025	18:00		PLANNED	Approved	10-Sep-25	08:00	10-Sep-25	18:00	
1262	RQ232284	OCC_234	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-INDIRA NAGAR(RS) (PG) CKT-1	POWER GRID	D	Quarterly maintenance of Bay Equipment	10-Sep-2025	08:00	10-Sep-2025	18:00		PLANNED	Approved	10-Sep-25	08:00	10-Sep-25	18:00	
1263	RQ233004	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SITARGANJ(PG)-CBGANJ(UP) (PG) CKT-1	POWER GRID	D	TESTING OF NEW 220KV BUS BAR RELAYS	09-Sep-2025	09:00	09-Sep-2025	18:00		PLANNED	Approved	09-Sep-25	09:00	09-Sep-25	18:00	
1264	RQ232763	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-ALLAHABADREWAROAD(UP) (PG) CKT-2	POWER GRID	D	Preparatory works for 220kV Busbar Relay retrofitting	05-Sep-2025	16:00	05-Sep-2025	18:00		PLANNED	Approved	05-Sep-25	16:00	05-Sep-25	18:00	
1265	RQ232762	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-ALLAHABADREWAROAD(UP) (PG) CKT-1	POWER GRID	D	Preparatory works for 220kV Busbar Relay retrofitting	05-Sep-2025	14:00	05-Sep-2025	16:00		PLANNED	Approved	05-Sep-25	14:00	05-Sep-25	16:00	
1266	RQ232757	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-JHUSI(UP) (PG) CKT-1	POWER GRID	D	Preparatory works for 220kV Busbar Relay retrofitting	04-Sep-2025	16:00	04-Sep-2025	18:00		PLANNED	Approved	04-Sep-25	16:00	04-Sep-25	18:00	
1267	RQ232283	OCC_234	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-2	POWER GRID	D	Quarterly Maintenance of Bay along with BUS	04-Sep-2025	08:00	04-Sep-2025	18:00		PLANNED	Approved	04-Sep-25	08:00	04-Sep-25	18:00	
1268	RQ233006	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SITARGANJ(PG)-CBGANJ(UP) (PG) CKT-1	POWER GRID	D	REMOVAL OF OLD WIRING OF 201 BAY EQUIPMENT TO BE TERMINATED IN NEW BUS BAR PANEL (TO BE COMMISSIONED) FOR 220KV BUS BAR RETROFITMENT WORK FOR 220KV SITARGANJ (PG)-BAREILLY-CB GANJ(UPPCL) TRANSMISSION LINE	03-Sep-2025	09:00	03-Sep-2025	18:00		PLANNED	Approved	03-Sep-25	09:00	03-Sep-25	18:00	
1269	RQ232282	OCC_234	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-1	POWER GRID	D	Quarterly Maintenance of Bay along with BUS	03-Sep-2025	08:00	03-Sep-2025	18:00		PLANNED	Approved	03-Sep-25	08:00	03-Sep-25	18:00	
1270	RQ232984	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PITHORAGARH-JAULIVI (PG) CKT-1	POWER GRID	D	AMP WORK AND BUS BAR RETROFITMENT AT PITHORAGARH	02-Sep-2025	09:00	02-Sep-2025	18:00		PLANNED	Approved	02-Sep-25	09:00	02-Sep-25	18:00	

1271	RQ232985	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PITHORAGARH-JAULIJI (PG) CKT-2	POWER GRID	D	AMP WORK AND BUS BAR RETROFITMENT AT PITHORAGARH	01-Sep-2025	09:00	01-Sep-2025	18:00		PLANNED	Approved	01-Sep-25	09:00	01-Sep-25	18:00	
1272	RQ232273	OCC_234	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-BHARATPUR(RS) (PG) CKT-1	POWER GRID,RR VPNL	D	maintenance of line and bay at 220KV GSS RVPN, Bharatpur	25-Sep-2025	08:00	25-Sep-2025	18:00		PLANNED	Approved	25-Sep-25	08:00	25-Sep-25	18:00	
1273	RQ232281	OCC_234	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-BAGRU(RS) (PG) CKT-1	POWER GRID,RR VPNL	D	For quarterly maintenance work of whole grid sub-station	07-Sep-2025	08:00	07-Sep-2025	18:00		PLANNED	Approved	07-Sep-25	08:00	07-Sep-25	18:00	
1274	RQ233047	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAEBAREILLY(PG) - BACHRAVAN(UP) (PG) CKT-1	POWER GRID,UP PTCL	D	Replacement and Testing of RTU System	25-Sep-2025	08:00	25-Sep-2025	18:00		PLANNED	Approved	25-Sep-25	08:00	25-Sep-25	18:00	
1275	RQ233041	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV UNCHAHAR(NT)-RAEBAREILLY(PG) (PG) CKT-1	POWER GRID,UP PTCL	D	Replacement and Testing of RTU System	23-Sep-2025	08:00	23-Sep-2025	22:00		PLANNED	Approved	23-Sep-25	08:00	23-Sep-25	22:00	
1276	RQ233035	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANPUR(PG)-KIDWAI NAGAR KANPUR (UP) (PG) CKT-1	POWER GRID,UP PTCL	D	AMP of line bay equipment at Kanpur	06-Sep-2025	08:00	06-Sep-2025	18:00		PLANNED	Approved	06-Sep-25	08:00	06-Sep-25	18:00	
1277	RQ233078	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SIKANDRA(UP)-SAIFAI (UP) (PG) CKT-1	POWER GRID,UP PTCL	D	Rectification of reverse grading ring and other s/d defects	02-Sep-2025	09:00	02-Sep-2025	18:00		PLANNED	Approved	02-Sep-25	09:00	02-Sep-25	18:00	
1278	RQ233179	OCC_234	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-MAHINDERGARH(HV) (HVPNL) CKT-1	BBMB,H VPNL	D	Mtc. of line & allied sub-station equipments.	23-Sep-2025	08:00	23-Sep-2025	18:00		PLANNED	Approved	23-Sep-25	08:00	23-Sep-25	18:00	
1279	RQ233282	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ASSPL_SL_BKN2-BIKANER_2 (PBTS) (ASSPL_BKN2) CKT-1	ASSPL_B KN2	D	For Bay Extension works	22-Sep-2025	19:00	24-Sep-2025	23:00		PLANNED	Approved	22-Sep-25	19:00	24-Sep-25	23:00	May be given from 19:00Hrs
1280	RQ232766	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-NAINI(RLY) (RAILWAYS) CKT-2	RAILWAYS	D	Stability test of Busbar Relay	22-Sep-2025	08:00	22-Sep-2025	12:00		PLANNED	Approved	22-Sep-25	08:00	22-Sep-25	12:00	
1281	RQ232765	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-NAINI(RLY) (RAILWAYS) CKT-1	RAILWAYS	D	Stability test of Busbar Relay	21-Sep-2025	14:00	21-Sep-2025	18:00		PLANNED	Approved	21-Sep-25	14:00	21-Sep-25	18:00	
1282	RQ233046	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-NAINI(RLY) (RAILWAYS) CKT-2	RAILWAYS	D	Preparatory works for 220kV Busbar Relay retrofitting	05-Sep-2025	12:00	05-Sep-2025	14:00		PLANNED	Approved	05-Sep-25	12:00	05-Sep-25	14:00	
1283	RQ233045	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-NAINI(RLY) (RAILWAYS) CKT-1	RAILWAYS	D	Preparatory works for 220kV Busbar Relay retrofitting	05-Sep-2025	10:00	05-Sep-2025	12:00		PLANNED	Approved	05-Sep-25	10:00	05-Sep-25	12:00	
1284	RQ232280	OCC_234	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BADARPUR(NT)-ALWAR MIA(RS) (RS) CKT-1	RRVNL	D	For Bay/Line Maintenance and tree trimming work	20-Sep-2025	08:00	21-Sep-2025	18:00		PLANNED	Approved	20-Sep-25	08:00	21-Sep-25	18:00	

1285	RQ233262	OCC_234	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-SAKATPURA(RS) (RS) CKT-1	RRVPNL	D	For Half yearly maintenance & testing work	18-Sep-2025	08:00	19-Sep-2025	18:00		PLANNED	Approved	18-Sep-25	08:00	19-Sep-25	18:00	May be given on daily basis
1286	RQ233267	OCC_234	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_A(NP)-SAKATPURA(RS) (RS) CKT-2	RRVPNL	D	For Half yearly maintenance & testing work	11-Sep-2025	08:00	12-Sep-2025	18:00		PLANNED	Approved	11-Sep-25	08:00	12-Sep-25	18:00	May be given on daily basis
1287	RQ233005	OCC_234	slcdjk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHOWADHI (JK)-GLADNI(PDD) (PDD JK) CKT-1	POWER GRID,PD D JK	D	Preventive Maintenance	14-Sep-2025	06:00	14-Sep-2025	11:00	30-40 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grids. Rest 200-230 MW load (approx.) shall	PLANNED	Approved	14-Sep-25	06:00	14-Sep-25	11:00	
1288	RQ233236	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BIKANER_2 (PBTS)-KSP_NHPC_LTD_S L_BKN2 (KSP_NHPC_LTD) CKT-1	KSP_NH PC_LTD	D	For Bay Extension works	13-Sep-2025	19:00	14-Sep-2025	23:00		PLANNED	Approved	13-Sep-25	19:00	14-Sep-25	23:00	May be given from 19:00Hrs
1289	RQ233274	OCC_234	slcdcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-2	DTL	D	For Tree Trimming work at 220KV O/H line Mandola Ckt-02 from Gopalpur to Mandola end.	11-Sep-2025	06:00	11-Sep-2025	12:00	For Tree Trimming work at 220KV O/H line Mandola Ckt-02 from Gopalpur to Mandola end.	PLANNED	Approved	11-Sep-25	06:00	11-Sep-25	12:00	
1290	RQ233215	OCC_234	slcdcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-2	DTL	D	To carry out C&Tan delta testing of CT's & CVT's by CTL.	09-Sep-2025	07:00	09-Sep-2025	11:00		PLANNED	Approved	09-Sep-25	07:00	09-Sep-25	11:00	
1291	RQ233214	OCC_234	slcdcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-1	DTL	D	To carry out C&Tan delta testing of CT's & CVT's by CTL.	08-Sep-2025	07:00	08-Sep-2025	11:00		PLANNED	Approved	08-Sep-25	07:00	08-Sep-25	11:00	
1292	RQ233273	OCC_234	slcdcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-1	DTL	D	For Tree Trimming work at 220KV O/H line Mandola Ckt-01 from Gopalpur to Mandola end.	04-Sep-2025	06:00	04-Sep-2025	12:00	For Tree Trimming work at 220KV O/H line Mandola Ckt-01 from Gopalpur to Mandola end.	PLANNED	Approved	04-Sep-25	06:00	04-Sep-25	12:00	
1293	RQ233245	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BIKANER_2 (PBTS)-KHIDRAT_REPL_S L_BKN2 (KHIDRAT_REPL) CKT-1	KHIDRAT_REPL	D	For Bay Extension works	09-Sep-2025	19:00	10-Sep-2025	23:00		PLANNED	Approved	09-Sep-25	19:00	10-Sep-25	23:00	May be given from 19:00Hrs

1294	RQ233246	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BIKANER_2 (PBTS)- JUNA_REPL_SL_B KN2 (JUNA_REPL) CKT-1	JUNA_R EPL	D	For Bay Extension works	06-Sep-2025	19:00	07-Sep-2025	23:00		PLANNED	Approved	06-Sep-25	19:00	07-Sep-25	23:00	May be given from 19:00Hrs
1295	RQ233173	OCC_234	slchdp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHAR(BB)- KANGOO(HP) (HP) CKT-1	HPPTCL	D	Connection of Droppers with 220kV Kangoo (HPPTCL) CKT-2 for charging of new line bay	05-Sep-2025	10:00	05-Sep-2025	13:00	SD is requested for First Time Charging of 220/132kV Substation of HPPTCL. FTC case shall be submitted to HPSLDC in due course.	PLANNED	Approved	05-Sep-25	10:00	05-Sep-25	13:00	Subject to BBMB consent/ All FTC formalities must be completed before the shutdown
1296	RQ232131	OCC_234	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 6		D	Bay Extension, LBB Testing, Attending Hotspot	29-Sep-2025	16:00	30-Sep-2025	23:00		PLANNED	Approved	29-Sep-25	19:00	30-Sep-25	23:00	May be given from 19:00Hrs
1297	RQ232816	OCC_234	cpcc2_sd	BUS	220 KV DRASS(JK) - BUS 2		C	Shutdown of 220kV BUS-1 required for extension of GIS Bus and fHV testing to enable extension of Bus for New ICT & reactor Bay	28-Sep-2025	09:00	30-Sep-2025	17:00	Under construction head. Kindly approve.	PLANNED	Approved	28-Sep-25	09:00	30-Sep-25	17:00	All elements must be connected with other bus
1298	RQ232130	OCC_234	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 5		D	Bay Extension, LBB Testing, Attending Hotspot	27-Sep-2025	16:00	28-Sep-2025	23:00		PLANNED	Approved	27-Sep-25	19:00	28-Sep-25	23:00	May be given from 19:00Hrs
1299	RQ232129	OCC_234	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 4		D	Bay Extension, LBB Testing, Attending Hotspot	25-Sep-2025	16:00	26-Sep-2025	23:00		PLANNED	Approved	25-Sep-25	19:00	26-Sep-25	23:00	May be given from 19:00Hrs
1300	RQ232815	OCC_234	cpcc2_sd	BUS	220 KV DRASS(JK) - BUS 1		C	Shutdown of 220kV BUS-2 required for connection of adapter units to enable extension of Bus for New ICT & reactor Bay	25-Sep-2025	09:00	27-Sep-2025	17:00	Under construction head. Kindly approve.	PLANNED	Approved	25-Sep-25	09:00	27-Sep-25	17:00	All elements must be connected with other bus
1301	RQ232826	OCC_234	cpcc2_sd	BUS	220KV BUS 2 AT MOGA(PG)		D	AMP Work.	25-Sep-2025	08:00	26-Sep-2025	18:00	Kindly approve.	PLANNED	Approved	25-Sep-25	08:00	26-Sep-25	18:00	
1302	RQ232170	OCC_234	cpcc1_sd	BUS	220KV BUS 1 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (Busbar Relay Stability Test)	24-Sep-2025	09:00	25-Sep-2025	20:00		PLANNED	Approved	24-Sep-25	09:00	25-Sep-25	20:00	
1303	RQ232128	OCC_234	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 3		D	Bay Extension, LBB Testing, Attending Hotspot	23-Sep-2025	16:00	24-Sep-2025	23:00		PLANNED	Approved	23-Sep-25	19:00	24-Sep-25	23:00	May be given from 19:00Hrs
1304	RQ232833	OCC_234	cpcc2_sd	BUS	220KV BUS 2 AT WAGOORA(PG)		D	For Replacement of 220kV Wagoora-Zainankote-2 droppers from Bus Isolator to Bus-2 .	23-Sep-2025	09:00	23-Sep-2025	18:00	Kindly approve.	PLANNED	Approved	23-Sep-25	09:00	23-Sep-25	18:00	
1305	RQ232825	OCC_234	cpcc2_sd	BUS	220KV BUS 1 AT MOGA(PG)		D	AMP Work.	23-Sep-2025	08:00	24-Sep-2025	18:00	Kindly approve.	PLANNED	Approved	23-Sep-25	08:00	24-Sep-25	18:00	
1306	RQ232169	OCC_234	cpcc1_sd	BUS	220KV BUS 2 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (Bus Bar Relay Stability Test)	22-Sep-2025	09:00	23-Sep-2025	20:00		PLANNED	Approved	22-Sep-25	09:00	23-Sep-25	20:00	
1307	RQ232127	OCC_234	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 2		D	Bay Extension, LBB Testing, Attending Hotspot	21-Sep-2025	16:00	22-Sep-2025	23:00		PLANNED	Approved	21-Sep-25	19:00	22-Sep-25	23:00	May be given from 19:00Hrs

1308	RQ232814	OCC_234	cpcc2_sd	BUS	220 KV DRASS(JK) - BUS 2		C	Shutdown of 220kV BUS-1 required for connection of adapter units to enable extension of Bus for New ICT & reactor Bay	20-Sep-2025	09:00	23-Sep-2025	17:00	Under construction head. Kindly approve.	PLANNED	Approved	20-Sep-25	09:00	23-Sep-25	17:00	All elements must be connected with other bus
1309	RQ232126	OCC_234	cpcc1_sd	BUS	220 KV BHADLA_2 (PG) - BUS 1		D	Bay Extension, LBB Testing, Attending Hotspot	19-Sep-2025	16:00	20-Sep-2025	23:00		PLANNED	Approved	19-Sep-25	19:00	20-Sep-25	23:00	May be given from 19:00Hrs
1310	RQ232834	OCC_234	cpcc2_sd	BUS	220KV BUS 1 AT AMRITSAR(PG)		C	For 220KV Busbar and LBB protection retrofitting works.	19-Sep-2025	10:00	30-Sep-2025	18:00	Kindly approve.	PLANNED	Approved	19-Sep-25	10:00	30-Sep-25	18:00	Subject to real time grid condition/All elements must be connected with other Bus
1311	RQ232824	OCC_234	cpcc2_sd	BUS	220KV BUS 1 AT JALANDHAR(PG)		C	For 220KV Busbar and LBB protection retrofitting works.	19-Sep-2025	10:00	20-Sep-2025	18:00	Kindly approve.	PLANNED	Approved	19-Sep-25	10:00	20-Sep-25	18:00	Subject to real time grid condition/All elements must be connected with other Bus
1312	RQ232141	OCC_234	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 6		D	AMP WORK & compliance of COE observation/IOM	18-Sep-2025	16:00	18-Sep-2025	23:00		PLANNED	Approved	18-Sep-25	19:00	18-Sep-25	23:00	May be given from 19:00Hrs
1313	RQ232820	OCC_234	cpcc2_sd	BUS	220 KV PARBATI POOLING BANALA(PG) - BUS 2		D	Shutdown required for Bus Bar testing	18-Sep-2025	08:00	18-Sep-2025	18:00	Kindly approve.	PLANNED	Approved	18-Sep-25	08:00	18-Sep-25	18:00	
1314	RQ232140	OCC_234	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 5		D	AMP WORK & compliance of COE observation/IOM	17-Sep-2025	16:00	17-Sep-2025	23:00		PLANNED	Approved	17-Sep-25	19:00	17-Sep-25	23:00	May be given from 19:00Hrs
1315	RQ232819	OCC_234	cpcc2_sd	BUS	220 KV PARBATI POOLING BANALA(PG) - BUS 1		D	Shutdown required for Bus Bar testing	17-Sep-2025	08:00	17-Sep-2025	18:00	Kindly approve.	PLANNED	Approved	17-Sep-25	08:00	17-Sep-25	18:00	
1316	RQ232139	OCC_234	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 4		D	AMP WORK & compliance of COE observation/IOM	16-Sep-2025	16:00	16-Sep-2025	23:00		PLANNED	Approved	16-Sep-25	19:00	16-Sep-25	23:00	May be given from 19:00Hrs
1317	RQ232166	OCC_234	cpcc1_sd	BUS	220KV BUS 2 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (Bus Bar Relay Testing)	16-Sep-2025	09:00	16-Sep-2025	20:00		PLANNED	Approved	16-Sep-25	09:00	16-Sep-25	20:00	
1318	RQ232813	OCC_234	cpcc2_sd	BUS	220 KV DRASS(JK) - BUS 1		C	Shutdown of equipment is required to safely conduct HV testing of new elements—ICT bay and two 66kV line bays—prior to integration with existing GIS 66kV system. As only one bus exists on the 66kV side, all related equipment must be under shutdown	16-Sep-2025	09:00	19-Sep-2025	17:00	Under construction head. Kindly approve.	PLANNED	Approved	16-Sep-25	09:00	19-Sep-25	17:00	All elements must be connected with other bus
1319	RQ232171	OCC_234	cpcc1_sd	BUS	220KV BUS 1 AT BAGHPAT(PG)		C	Rectification of P.D Defect in 220kV Main Bus-1	16-Sep-2025	08:00	19-Sep-2025	23:59	Along With requested Transmission Lines	PLANNED	Approved	16-Sep-25	08:00	19-Sep-25	23:59	May be allowed subject to :1. Transmission asset owner must submit Electrical safety clearance for the proposed
1320	RQ232138	OCC_234	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 3		D	AMP WORK & compliance of COE observation/IOM	15-Sep-2025	16:00	15-Sep-2025	23:00		PLANNED	Approved	15-Sep-25	19:00	15-Sep-25	23:00	May be given from 19:00Hrs
1321	RQ232165	OCC_234	cpcc1_sd	BUS	220KV BUS 1 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (Bus Bar Relay Testing)	15-Sep-2025	09:00	15-Sep-2025	20:00		PLANNED	Approved	15-Sep-25	09:00	15-Sep-25	20:00	

1322	RQ232154	OCC_234	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTS) - BUS 5		D	For Bay Extension works	13-Sep-2025	17:00	14-Sep-2025	23:00		PLANNED	Approved	13-Sep-25	19:00	14-Sep-25	23:00	May be given from 19:00Hrs
1323	RQ232178	OCC_234	cpcc1_sd	BUS	220KV BUS 3 AT NEEMRANA(PG)		D	For amp work	13-Sep-2025	08:00	13-Sep-2025	20:00		PLANNED	Approved	13-Sep-25	08:00	13-Sep-25	20:00	
1324	RQ232137	OCC_234	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 2		D	AMP WORK & compliance of COE observation/IOM	12-Sep-2025	16:00	12-Sep-2025	23:00		PLANNED	Approved	12-Sep-25	19:00	12-Sep-25	23:00	May be given from 19:00Hrs
1325	RQ232136	OCC_234	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 1		D	AMP WORK & compliance of COE observation/IOM	11-Sep-2025	16:00	11-Sep-2025	23:00		PLANNED	Approved	11-Sep-25	19:00	11-Sep-25	23:00	May be given from 19:00Hrs
1326	RQ232177	OCC_234	cpcc1_sd	BUS	220KV BUS 2 AT NEEMRANA(PG)		D	For amp work	10-Sep-2025	08:00	11-Sep-2025	20:00		PLANNED	Approved	10-Sep-25	08:00	11-Sep-25	20:00	
1327	RQ232162	OCC_234	cpcc1_sd	BUS	220KV BUS 1 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (Bus Stability Test)	09-Sep-2025	09:00	09-Sep-2025	20:00		PLANNED	Approved	09-Sep-25	09:00	09-Sep-25	20:00	
1328	RQ232152	OCC_234	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTS) - BUS 2		D	For Bay Extension works	08-Sep-2025	17:00	12-Sep-2025	23:00		PLANNED	Approved	08-Sep-25	19:00	12-Sep-25	23:00	May be given from 19:00Hrs
1329	RQ232832	OCC_234	cpcc2_sd	BUS	220KV BUS 1 AT WAGOORA(PG)		D	For Replacement of 220kV Wagoora- Pampore-1 droppers from Bus Isolator to Bus-1 .	08-Sep-2025	09:00	08-Sep-2025	18:00	Kindly approve.	PLANNED	Approved	08-Sep-25	09:00	08-Sep-25	18:00	
1330	RQ232161	OCC_234	cpcc1_sd	BUS	220KV BUS 2 AT KOTPUTLI(PG)		D	For Construction Activities of SS-104 Package (Bus Stability Test)	08-Sep-2025	09:00	08-Sep-2025	20:00		PLANNED	Approved	08-Sep-25	09:00	08-Sep-25	20:00	
1331	RQ232176	OCC_234	cpcc1_sd	BUS	220KV BUS 1 AT NEEMRANA(PG)		D	For amp work	08-Sep-2025	08:00	09-Sep-2025	20:00		PLANNED	Approved	08-Sep-25	08:00	09-Sep-25	20:00	
1332	RQ232151	OCC_234	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTS) - BUS 1		D	For Bay Extension works	06-Sep-2025	17:00	07-Sep-2025	23:00		PLANNED	Approved	06-Sep-25	19:00	07-Sep-25	23:00	May be given from 19:00Hrs
1333	RQ232823	OCC_234	cpcc2_sd	BUS	220KV BUS 2 AT JALANDHAR(PG)		C	For 220KV Busbar and LBB protection retrofitting works.	02-Sep-2025	10:00	18-Sep-2025	18:00	Kindly approve.	PLANNED	Approved	02-Sep-25	10:00	18-Sep-25	18:00	Subject to real time grid condition/All elements must be connected with other Bus
1334	RQ232835	OCC_234	cpcc2_sd	BUS	220KV BUS 2 AT AMRITSAR(PG)		C	For 220KV Busbar and LBB protection retrofitting works.	02-Sep-2025	10:00	18-Sep-2025	18:00	Kindly approve.	PLANNED	Approved	02-Sep-25	10:00	18-Sep-25	18:00	Subject to real time grid condition/All elements must be connected with other Bus
1335	RQ232153	OCC_234	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTS) - BUS 3		D	For Bay Extension works	01-Sep-2025	17:00	05-Sep-2025	23:00		PLANNED	Approved	01-Sep-25	19:00	05-Sep-25	23:00	May be given from 19:00Hrs
1336	RQ231881	OCC_234	stuup_sd	BUS	220 KV PANKI(UP) - BUS 1	UPPTCL	C	* SHUTDOWN OF 220KV MAIN BUS -I FOR ADJUSTING OF 220KV A BUS ISOLATOR OF315MVA ICT-II	24-Sep-2025	08:00	25-Sep-2025	17:00		PLANNED	Approved	24-Sep-25	08:00	25-Sep-25	17:00	
1337	RQ231882	OCC_234	stuup_sd	BUS	220 KV PANKI(UP) - BUS 2	UPPTCL	C	* SHUTDOWN OF 220KV MAIN BUS -II FOR REPLACEMENT OF 220KV B BUS ISOLATOR Y PH JAW AND ARM OF 500MVA ICT-I	22-Sep-2025	08:00	23-Sep-2025	17:00		PLANNED	Approved	22-Sep-25	08:00	23-Sep-25	17:00	
1338	RQ232782	OCC_234	ntpcos_sd	BUS	220KV BUS 2 AT UNCHAHAR(NT)	NTPC	C	Maint of Bus#2 side isolator of diff bays.	18-Sep-2025	08:00	19-Sep-2025	18:00		PLANNED	Approved	20-Sep-25	08:00	21-Sep-25	18:00	Subject to real time grid condition/All elements must
1339	RQ232781	OCC_234	ntpcos_sd	BUS	220KV BUS 1 AT UNCHAHAR(NT)	NTPC	C	Maint of Bus#1 side isolator of diff bays.	16-Sep-2025	08:00	17-Sep-2025	18:00		PLANNED	Approved	27-Sep-25	08:00	28-Sep-25	18:00	Subject to real time grid condition/All elements must

1340	RQ233010	OCC_234	sldcjk_sd	BUS	220KV BUS 2 AT GLADNI(PDD)		D	Preventive Maintenance	14-Sep-2025	06:00	14-Sep-2025	11:00	30-40 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grids. Rest 200-230 MW load (approx.) shall	PLANNED	Approved	14-Sep-25	06:00	14-Sep-25	11:00	
						PDD JK														
1341	RQ233009	OCC_234	sldcjk_sd	BUS	220KV BUS 1 AT GLADNI(PDD)		D	Preventive Maintenance	14-Sep-2025	06:00	14-Sep-2025	11:00	30-40 MW load may be shifted and fed from the sister 220 KV grids subject to real time loading and availability of power from these grids. Rest 200-230 MW load (approx.) shall	PLANNED	Approved	14-Sep-25	06:00	14-Sep-25	11:00	
						PDD JK														
1342	RQ232434	OCC_234	cpcc3_sd	BUS	220KV BUS 2 AT SITARGANJ(PG)	POWER GRID	C	TESTING OF NEW 220KV BUS BAR RELAYS	13-Sep-2025	09:00	14-Sep-2025	18:00		PLANNED	Approved	13-Sep-25	09:00	14-Sep-25	18:00	All elements must be connected with Bus 1
1343	RQ232445	OCC_234	cpcc3_sd	BUS	220KV BUS 2 AT ALLAHABAD(PG)	POWER GRID	C	Busbar Relay retrofitting	12-Sep-2025	10:00	18-Sep-2025	18:00		PLANNED	Approved	12-Sep-25	10:00	18-Sep-25	18:00	Subject to real time grid condition/All elements must
1344	RQ232447	OCC_234	cpcc3_sd	BUS	220 KV PITHORAGARH(PG) - BUS 1	POWER GRID	D	AMP WORK AND BUS BAR RETROFITMENT AT PITHORAGARH	12-Sep-2025	09:00	12-Sep-2025	18:00		PLANNED	Approved	12-Sep-25	09:00	12-Sep-25	18:00	All elements must be connected with Bus 1
1345	RQ232436	OCC_234	cpcc3_sd	BUS	220KV BUS 2 AT SITARGANJ(PG)	POWER GRID	D	REMOVAL OF OLD WIRING OF BAY EQUIPMENT TO BE TERMINATED IN NEW BUS BAR PANEL (TO BE COMMISSIONED) FOR 220KV BUS BAR RETROFITMENT WORK	10-Sep-2025	09:00	10-Sep-2025	18:00		PLANNED	Approved	10-Sep-25	09:00	10-Sep-25	18:00	All elements must be connected with Bus 2
1346	RQ232433	OCC_234	cpcc3_sd	BUS	220KV BUS 1 AT SITARGANJ(PG)	POWER GRID	C	TESTING OF NEW 220KV BUS BAR RELAYS	08-Sep-2025	09:00	09-Sep-2025	18:00		PLANNED	Approved	08-Sep-25	09:00	09-Sep-25	18:00	All elements must be connected with Bus 2
1347	RQ232444	OCC_234	cpcc3_sd	BUS	220KV BUS 1 AT ALLAHABAD(PG)	POWER GRID	C	Busbar Relay retrofitting	06-Sep-2025	10:00	11-Sep-2025	18:00		PLANNED	Approved	06-Sep-25	10:00	11-Sep-25	18:00	Subject to real time grid condition/All elements must
1348	RQ232440	OCC_234	cpcc3_sd	BUS	220KV BUS 2 AT KANPUR(PG)	POWER GRID	D	AMP works. All Elements will be shifted to TBC bay one by one for bus side isolator maintenance. No outage shall occur.	04-Sep-2025	08:00	04-Sep-2025	18:00		PLANNED	Approved	04-Sep-25	08:00	04-Sep-25	18:00	

1349	RQ232435	OCC_234	cpcc3_sd	BUS	220KV BUS 1 AT SITARGANI(PG)	POWER GRID	D	REMOVAL OF OLD WIRING OF BAY EQUIPMENT TO BE TERMINATED IN NEW BUS BAR PANEL (TO BE COMMISSIONED) FOR 220KV BUS BAR RETROFITMENT WORK	01-Sep-2025	09:00	01-Sep-2025	18:00		PLANNED	Approved	01-Sep-25	09:00	01-Sep-25	18:00	All elements must be connected with Bus 3
1350	RQ232439	OCC_234	cpcc3_sd	BUS	220KV BUS 1 AT KANPUR(PG)	POWER GRID	D	AMP works. All Elements will be shifted to TBC bay one by one for bus side isolator maintenance. No outage shall occur.	01-Sep-2025	08:00	01-Sep-2025	18:00		PLANNED	Approved	01-Sep-25	08:00	01-Sep-25	18:00	
1351	RQ233353	OCC_234	indigrd_sd	BUS	220KV BUS 2 AT AMARGARH(NRS SXXIX)	NRSS XXIX	C	For conducting busbar and bay stability tests along with interlocking testing for the augmentation work scope	06-Sep-2025	09:00	07-Sep-2025	18:00		PLANNED	Approved	06-Sep-25	09:00	07-Sep-25	18:00	
1352	RQ233352	OCC_234	indigrd_sd	BUS	220KV BUS 1 AT AMARGARH(NRS SXXIX)	NRSS XXIX	C	For conducting busbar and bay stability tests along with interlocking testing for the augmentation work scope	04-Sep-2025	09:00	05-Sep-2025	18:00		PLANNED	Approved	04-Sep-25	09:00	05-Sep-25	18:00	
1353	RQ233183	OCC_234	slchp_sd	BUS	220KV BUS 1 AT KANGOO(HP)	HPPTCL	D	Connection of Droppers with 220kV Kangoo (HPPTCL) CKT-2 for charging of new line bay	05-Sep-2025	10:00	05-Sep-2025	13:00	SD is requested for First Time Charging of 220/132kV Substation of HPPTCL. FTC case shall be submitted to HPSLDC in due course.	PLANNED	Approved	05-Sep-25	10:00	05-Sep-25	13:00	
1354	RQ233193	OCC_234	bbmb_sd	BUS	220KV BUS 2 AT JALANDHAR(BB)	BBMB	D	Yearly Maintenance of Line & Sub-Station equipment	03-Sep-2025	08:00	03-Sep-2025	18:00		PLANNED	Approved	03-Sep-25	08:00	03-Sep-25	18:00	
1355	RQ233184	OCC_234	slchp_sd	BUS	220KV BUS 1 AT DEHAR(BB)	BBMB	D	Connection of Droppers with 220kV Dehar Kangoo CKT-2 for charging of new line bay	02-Sep-2025	10:00	02-Sep-2025	17:00	SD is requested for First Time Charging of 220kV Dehar-Kangoo CKT -2 and associated bays. FTC case shall be submitted to NRLDC in due course.	PLANNED	Approved	02-Sep-25	10:00	02-Sep-25	17:00	Subject to BBMB consent/ All FTC formalities must be completed before the shutdown
1356	RQ233191	OCC_234	bbmb_sd	BUS	220KV BUS 2 AT DELHI RR(BB)	BBMB	D	Quarterly mtc	02-Sep-2025	08:00	02-Sep-2025	18:00		PLANNED	Approved	02-Sep-25	08:00	02-Sep-25	18:00	
1357	RQ232291	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SITARGANI(PG)-SITARGANI(PTCU I) (PTCUL) CKT-2	PTCUL	C	TESTING OF NEW 132 KV BUS BAR RELAYS 105 BAY	24-Sep-2025	09:00	25-Sep-2025	18:00		PLANNED	Rejected					Subject to real time grid condition/ UK consent/ Load to be managed by UK

1358	RQ233275	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SITARGANJ(PG)-SITARGANJ(PTCUL) (PTCUL) CKT-2	PTCUL	C	Testing of new 132 KV bus bar relays.	24-Sep-2025	09:00	25-Sep-2025	18:00		PLANNED	Rejected					Subjet to real time grid condition/ UK consent/ Load to be managed by UK
1359	RQ233013	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SITARGANJ(PG)-SITARGANJ(SIDCUL) (PTCUL) CKT-1	PTCUL	C	TESTING OF NEW 132 KV BUS BAR RELAYS	24-Sep-2025	09:00	25-Sep-2025	18:00		PLANNED	Rejected					Subjet to real time grid condition/ UK consent/ Load to be managed by UK
1360	RQ232293	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SITARGANJ(PG)-SITARGANJ(PTCUL) (PTCUL) CKT-3	PTCUL	D	REMOVAL OF OLD WIRING OF 103 BAY EQUIPMENT TO BE TERMINATED IN NEW BUS BAR PANEL (TO BE COMMISSIONED) FOR 132KV BUS BAR RETROFITMENT WORK FOR 132KV SITARGANJ (PG)-SITARGANJ(ELDECO) TRANSMISSION LINE AND RETROFITMENT OF LBB RELAY	23-Sep-2025	09:00	23-Sep-2025	18:00		PLANNED	Approved	23-Sep-25	09:00	23-Sep-25	18:00	Subjet to real time grid condition/ UK consent/ Load to be managed by UK
1361	RQ232298	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SITARGANJ(PG)-SITARGANJ(PTCUL) (PTCUL) CKT-2	PTCUL	D	REMOVAL OF OLD WIRING OF 105 BAY EQUIPMENT TO BE TERMINATED IN NEW BUS BAR PANEL (TO BE COMMISSIONED) FOR 132KV BUS BAR RETROFITMENT WORK FOR 132KV SITARGANJ (PG)-SITARGANJ(PTCUL-2) TRANSMISSION LINE	22-Sep-2025	09:00	22-Sep-2025	18:00		PLANNED	Approved	22-Sep-25	09:00	22-Sep-25	18:00	Subjet to real time grid condition/ UK consent/ Load to be managed by UK
1362	RQ233012	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SITARGANJ(PG)-SITARGANJ(SIDCUL) (PTCUL) CKT-1	PTCUL	D	REMOVAL OF OLD WIRING OF 106 BAY EQUIPMENT TO BE TERMINATED IN NEW BUS BAR PANEL (TO BE COMMISSIONED) FOR 132KV BUS BAR RETROFITMENT WORK FOR 132KV SITARGANJ (PG)-SITARGANJ(PTCUL-1) TRANSMISSION LINE	21-Sep-2025	09:00	21-Sep-2025	18:00		PLANNED	Approved	21-Sep-25	09:00	21-Sep-25	18:00	Subjet to real time grid condition/ UK consent/ Load to be managed by UK
1363	RQ232264	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV PITHORAGARH(PG)-ALMORA(PTCUL) (PTCUL) CKT-1	PTCUL	D	AMP WORK AND BUS BAR RETROFITMENT AT PITHORAGARH	11-Sep-2025	09:00	11-Sep-2025	18:00		PLANNED	Approved	11-Sep-25	09:00	11-Sep-25	18:00	Subjet to real time grid condition/ UK consent/ Load to be managed by UK

1364	RQ232994	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV PITHORAGARH(P G)- PITHORAGARH(P TCUL) (PTCUL) CKT-1	PTCUL	D	AMP WORK AND BUS BAR RETROFITMENT AT PITHORAGARH	10-Sep-2025	09:00	10-Sep-2025	18:00		PLANNED	Approved	10-Sep-25	09:00	10-Sep-25	18:00	Subjet to real time grid condition/ UK consent/ Load to be managed by UK
1365	RQ232991	OCC_234	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV LOHAGHAT(PTCUL)- PITHORAGARH(P G) (PTCUL) CKT-1	PTCUL	D	AMP WORK AND BUS BAR RETROFITMENT AT PITHORAGARH	08-Sep-2025	09:00	08-Sep-2025	18:00		PLANNED	Approved	08-Sep-25	09:00	08-Sep-25	18:00	Subjet to real time grid condition/ UK consent/ Load to be managed by UK
1366	RQ232000	OCC_234	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)- CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	22-Sep-2025	08:00	22-Sep-2025	18:00		PLANNED	Approved	22-Sep-25	08:00	22-Sep-25	18:00	
1367	RQ231998	OCC_234	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)- CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	01-Sep-2025	08:00	01-Sep-2025	18:00		PLANNED	Approved	01-Sep-25	08:00	01-Sep-25	18:00	
1368	RQ233172	OCC_234	sldchp_sd	AC TRANSMISSION LINE CIRCUIT	132 KV DEHAR(BB)- KANGOO(HP) (HPPTCL) CKT-1	HPPTCL	D	132kV Bus-2 extension to connect 132kV transformer bay (new) of HPPTCL substation	04-Sep-2025	10:00	04-Sep-2025	18:00	SD is requested for First Time Charging of 220/132kV Substation of HPPTCL. FTC case shall be submitted to HPSLDC in due course.	PLANNED	Approved	04-Sep-25	10:00	04-Sep-25	18:00	Subject to BBMB consent
1369	RQ233165	OCC_234	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	132 KV DEHAR(BB)- KANGOO(HP) (HPPTCL) CKT-1	HPPTCL	D	Attending Hot points (Critical Hot)	03-Sep-2025	08:00	03-Sep-2025	18:00		PLANNED	Approved	03-Sep-25	08:00	03-Sep-25	18:00	
1370	RQ232654	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-1		C	HRIDC Diversion work	15-Sep-2025	09:00	30-Sep-2025	18:00		PLANNED	Rejected					Utility may apply the shutdown in D-5 basis after receiving confirmation from HRIDC
1371	RQ232625	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-BASSI (PG) CKT-2		D	Line Bay AMP& Shut down Nature defects rectification work	08-Sep-2025	09:00	08-Sep-2025	18:00	Along with Non auto mode of ckt-1	PLANNED	Approved	08-Sep-25	09:00	08-Sep-25	18:00	
1372	RQ232624	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)- VATIKA(RS) (RS) CKT-2		D	Line Bay AMP& Shut down Nature defects rectification work	05-Sep-2025	09:00	05-Sep-2025	18:00		PLANNED	Approved	05-Sep-25	09:00	05-Sep-25	18:00	
1373	RQ232553	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BIKANER_2 (PBTS)- JGCL_SL_BIK2_PG (JUNIPER_NEPL) CKT-1		D	For Bay Extension works	01-Sep-2025	17:00	05-Sep-2025	23:00		PLANNED	Approved	01-Sep-25	19:00	05-Sep-25	23:00	May be given from 19:00Hrs
1374	RQ232551	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GRIANPSS_BIK2_(AMPLUS)- BIKANER_2 (PBTS) (GRIAN ENERGY PRIVATE LIMITED) CKT-1		D	For Bay Extension works	01-Sep-2025	17:00	05-Sep-2025	23:00		PLANNED	Approved	01-Sep-25	19:00	05-Sep-25	23:00	May be given from 19:00Hrs

1375	RQ232552	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SRIPL_SL_BIK2_PG-BIKANER_2 (PBTSI) (SERENTICA_RI4P L_BIK2) CKT-1		D	For Bay Extension works	01-Sep-2025	17:00	05-Sep-2025	23:00		PLANNED	Approved	01-Sep-25	19:00	05-Sep-25	23:00	May be given from 19:00Hrs
1376	RQ232653	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2		C	NHAI diversion work- Paniyala to Barodameo	01-Sep-2025	09:00	15-Sep-2025	18:00		PLANNED	Rejected					Utility may apply the shutdown in D-5 basis after receiving confirmation from
1377	RQ232627	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2		D	Non auto mode required for PID work by Sikar & for non-shut down nature defects rectification work by Neemrana	01-Sep-2025	08:00	30-Sep-2025	18:00	Non AUTO mode required	PLANNED	Approved	01-Sep-25	08:00	30-Sep-25	18:00	
1378	RQ232626	OCC_234	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1		D	Non auto mode required for PID work by Sikar & for non-shut down nature defects rectification work by Neemrana	01-Sep-2025	08:00	30-Sep-2025	18:00	Non AUTO mode required	PLANNED	Approved	01-Sep-25	08:00	30-Sep-25	18:00	
1379	RQ232426	OCC_234	cpcc3_sd	BUS	132 KV SITARGANJ(PG) - BUS 1	POWER GRID	C	TESTING OF NEW 132 KV BUS BAR RELAY	24-Sep-2025	09:00	25-Sep-2025	18:00		PLANNED	Rejected					Subject to UK consent
1380	RQ232446	OCC_234	cpcc3_sd	BUS	132 KV PITHORAGARH(PG) - BUS 1	POWER GRID	D	AMP WORK AND BUS BAR RETROFITMENT AT PITHORAGARH	15-Sep-2025	09:00	15-Sep-2025	18:00		PLANNED	Rejected					Subject to UK consent
1381	RQ233197	OCC_234	bbmb_sd	BUS	132 KV DEHAR(BB) - BUS 1	BBMB	D	Attending Hot points (Critical Hot)	03-Sep-2025	08:00	03-Sep-2025	18:00		PLANNED	Approved	03-Sep-25	08:00	03-Sep-25	18:00	
1382	RQ233182	OCC_234	cpcc3_sd	BR/BSR/MSC/MSR	25 MVAR BUS REACTOR NO 2 AT 220 KV JALANDHAR(PG)	POWER GRID	D	FOR LBB & 220KV BUS BAR PROT RETROFITTING	04-Sep-2025	14:30	04-Sep-2025	18:00	Kindly approve.	PLANNED	Approved	04-Sep-25	14:30	04-Sep-25	18:00	
1383	RQ233181	OCC_234	cpcc3_sd	BR/BSR/MSC/MSR	25 MVAR BUS REACTOR NO 1 AT 220 KV JALANDHAR(PG)	POWER GRID	D	FOR LBB & 220KV BUS BAR PROT RETROFITTING	04-Sep-2025	09:30	04-Sep-2025	13:30	Kindly approve.	PLANNED	Approved	04-Sep-25	09:30	04-Sep-25	13:30	
1384	RQ232429	OCC_234	cpcc3_sd	BR/BSR/MSC/MSR	25 MVAR BUS REACTOR NO 1 AT 220 KV PITHORAGARH(PG)	POWER GRID	D	AMP WORK AND BUS BAR RETROFITMENT AT PITHORAGARH	04-Sep-2025	09:00	04-Sep-2025	18:00		PLANNED	Approved	04-Sep-25	09:00	04-Sep-25	18:00	
1385	RQ232332	OCC_234	cpcc3_sd	BAY	210 M MAIN BAY - 220 KV NEW TANDA (UP)-SOHAWAL(PG) (UP) CKT-1 (POWERGRID) AT 220 KV SOHAWAL(PG)	POWER GRID	C	For CB Pole Overhauling for attending CRM issue	26-Sep-2025	09:00	28-Sep-2025	18:00		PLANNED	Approved	26-Sep-25	09:00	28-Sep-25	18:00	

1386	RQ232407	OCC_234	cpcc3_sd	BAY	204 BUS COUPLER BAY - 220KV BUS 1 AT ALLAHABAD(PG) (POWERGRID) AND 220KV BUS 2 AT ALLAHABAD(PG) AT 220 KV ALLAHABAD(PG) (POWERGRID)	POWER GRID	D	Stability test of Busbar Relay	23-Sep-2025	14:00	23-Sep-2025	18:00		PLANNED	Approved	23-Sep-25	14:00	23-Sep-25	18:00	
1387	RQ232385	OCC_234	cpcc3_sd	BAY	208 BUS COUPLER BAY - 220KV BUS 1 AT RAEBAREILLY(PG) (POWERGRID) AND 220KV BUS 2 AT RAEBAREILLY(PG) AT 220 KV RAEBAREILLY(PG) (POWERGRID)	POWER GRID	D	Replacement and Testing of RTU System	21-Sep-2025	08:00	21-Sep-2025	22:00		PLANNED	Approved	21-Sep-25	08:00	21-Sep-25	22:00	
1388	RQ232344	OCC_234	cpcc1_sd	BAY	204 BUS COUPLER BAY - 220KV BUS 1 AT BAGHPAT(PG) (POWERGRID) AND 220KV BUS 2 AT BAGHPAT(PG) AT 220 KV BAGHPAT(PG) (POWERGRID)	POWER GRID	C	P.D RECTIFICATION WORK AT 220KV BUS-1	16-Sep-2025	08:00	19-Sep-2025	18:00	Along with Bus-1 and requested Transmission Line	PLANNED	Approved	16-Sep-25	08:00	19-Sep-25	18:00	May be allowed subject to :1. Transmission asset owner must submit Electrical safety clearance for the proposed temporary arrangement before charging, confirmed by NRLDC FTC team. 2.Subject to UP consent. 3.Availability of telemetry data from both ends. 4.Relevant Change in
1389	RQ232397	OCC_234	cpcc3_sd	BAY	205 BUS COUPLER BUS COUPLER BAY - 220KV BUS 1 AT SITARGANJ(PG) (POWERGRID) AND 220KV BUS 2 AT SITARGANJ(PG) AT 220 KV SITARGANJ(PG) (POWERGRID)	POWER GRID	C	TESTING OF NEW 220KV BUS BAR RELAYS	13-Sep-2025	09:00	14-Sep-2025	18:00		PLANNED	Approved	13-Sep-25	09:00	14-Sep-25	18:00	
1390	RQ232389	OCC_234	cpcc3_sd	BAY	205 BUS COUPLER BUS COUPLER BAY - 220KV BUS 1 AT SITARGANJ(PG) (POWERGRID) AND 220KV BUS 2 AT SITARGANJ(PG) AT 220 KV SITARGANJ(PG) (POWERGRID)	POWER GRID	D	REMOVAL OF OLD WIRING OF 205 BAY EQUIPMENT TO BE TERMINATED IN NEW BUS BAR PANEL (TO BE COMMISSIONED) FOR 220KV BUS BAR RETROFITMENT WORK FOR BUS COUPLER BAY	10-Sep-2025	09:00	10-Sep-2025	18:00		PLANNED	Approved	10-Sep-25	09:00	10-Sep-25	18:00	

1391	RQ232394	OCC_234	cpcc3_sd	BAY	205 BUS COUPLER BUS COUPLER BAY - 220KV BUS 1 AT SITARGANJ(PG) (POWERGRID) AND 220KV BUS 2 AT SITARGANJ(PG) AT 220 KV SITARGANJ(PG) (POWERGRID)	POWER GRID	C	TESTING OF NEW 220KV BUS BAR RELAYS	08-Sep-2025	09:00	09-Sep-2025	18:00		PLANNED	Approved	08-Sep-25	09:00	09-Sep-25	18:00	
1392	RQ232408	OCC_234	cpcc3_sd	BAY	204 BUS COUPLER BAY - 220KV BUS 1 AT ALLAHABAD(PG) (POWERGRID) AND 220KV BUS 2 AT ALLAHABAD(PG) AT 220 KV ALLAHABAD(PG) (POWERGRID)	POWER GRID	D	Preparatory works for 220kV Busbar Relay retrofitting	05-Sep-2025	18:00	05-Sep-2025	20:00		PLANNED	Approved	05-Sep-25	18:00	05-Sep-25	20:00	
1393	RQ232399	OCC_234	cpcc3_sd	BAY	205 BUS COUPLER BUS COUPLER BAY - 220KV BUS 1 AT SITARGANJ(PG) (POWERGRID) AND 220KV BUS 2 AT SITARGANJ(PG) AT 220 KV SITARGANJ(PG) (POWERGRID)	POWER GRID	D	REMOVAL OF OLD WIRING OF 205 BAY EQUIPMENT TO BE TERMINATED IN NEW BUS BAR PANEL (TO BE COMMISSIONED) FOR 220KV BUS BAR RETROFITMENT WORK FOR BUS COUPLER BAY	01-Sep-2025	09:00	01-Sep-2025	18:00		PLANNED	Approved	01-Sep-25	09:00	01-Sep-25	18:00	
1394	RQ233355	OCC_234	indigrd_sd	BAY	201 BUS COUPLER BAY - 220KV BUS 1 AT AMARGARH(NRS S XXIX) AND 220KV BUS 2 AT AMARGARH(NRS S XXIX) AT 220 KV AMARGARH(NRS S XXIX)	NRSS XXIX	C	For conducting busbar and bay stability tests along with interlocking testing for the augmentation work scope	06-Sep-2025	09:00	07-Sep-2025	18:00		PLANNED	Approved	06-Sep-25	09:00	07-Sep-25	18:00	
1395	RQ233354	OCC_234	indigrd_sd	BAY	201 BUS COUPLER BAY - 220KV BUS 1 AT AMARGARH(NRS S XXIX) AND 220KV BUS 2 AT AMARGARH(NRS S XXIX) AT 220 KV AMARGARH(NRS S XXIX)	NRSS XXIX	C	For conducting busbar and bay stability tests along with interlocking testing for the augmentation work scope	04-Sep-2025	09:00	05-Sep-2025	18:00		PLANNED	Approved	04-Sep-25	09:00	05-Sep-25	18:00	
1396	RQ232194	OCC_234	cpcc1_sd	SVC/STATCOM	SVC No 1(-300/+400MVAR) at 400 KV Kankroli(PG)	POWER GRID	D	To attend leakage in capacitor of TSC 1	09-Sep-2025	08:00	09-Sep-2025	18:00		PLANNED	Approved	09-Sep-25	08:00	09-Sep-25	18:00	

1397	RQ232196	OCC_234	cpcc1_sd	SVC/STATCOM	STATCOM No 1(-425/+550MVAR) at 400 KV Fatehgarh_II(PG)	POWER GRID	D	For AMP Work	18-Sep-2025	17:00	19-Sep-2025	23:00		PLANNED	Approved	18-Sep-25	17:00	19-Sep-25	23:00	May be given from 17:00Hrs
1398	RQ232197	OCC_234	cpcc1_sd	SVC/STATCOM	STATCOM No 2(-425/+550MVAR) at 400 KV Fatehgarh_II(PG)	POWER GRID	D	For logic checking in valve cooling system and AVR related issues checking	15-Sep-2025	17:00	16-Sep-2025	23:00		PLANNED	Approved	15-Sep-25	17:00	16-Sep-25	23:00	May be given from 17:00Hrs
1399	RQ232195	OCC_234	cpcc1_sd	SVC/STATCOM	STATCOM No 1(-425/+550MVAR) at 400 KV Bikaner_2 (PBTSL)	PBTSL	D	For logic checking in valve cooling system and AVR related issues checking	10-Sep-2025	15:00	12-Sep-2025	23:00		PLANNED	Approved	10-Sep-25	17:00	12-Sep-25	23:00	May be given from 17:00Hrs

Outages proposed in other RPCs requiring NRPC approval												
SI No	outages proposed in	Name of Requesting Agency	Name of Elements	From		To		Basis	Reason	Remarks (If Any)	Shutdown Status	OCC Remarks
1	WRPC	POWERGRID_WR2	765KV-BANASKANTHA-CHITTORGARH-1	13-Sep-25	16:00	13-Sep-25	23:00	D	YEARLY AMP/For attending shutdown defects in line-. Non auto mode of ckt 2 is required . Dia to be kept open at both ends.	ATC Curtailment of 2950 MW in NR Export. To be availed from 16:00 to 23:00 hrs.	Approved	ATC Curtailment of 2950 MW in NR Export. To be availed from 16:00 to 23:00 hrs.
2	WRPC	POWERGRID_WR2	765KV-BANASKANTHA-CHITTORGARH-2	13-Sep-25	16:00	13-Sep-25	23:00	D	Non auto mode of ckt 1 is required to attend Shutdown nature defect in 765KV-BANASKANTHA-CHITTORGARH-1	To be availed from 16:00 to 23:00 hrs.	Approved	To be availed from 16:00 to 23:00 hrs.
3	WRPC	POWERGRID_WR2	765KV-BANASKANTHA-CHITTORGARH-2	16-Sep-25	16:00	16-Sep-25	23:00	D	YEARLY AMP/For attending shutdown defects in line-. Non auto mode of ckt 1 is required . Dia to be kept open at both ends.	ATC Curtailment of 2950 MW in NR Export. To be availed from 16:00 to 23:00 hrs.	Approved	ATC Curtailment of 2950 MW in NR Export. To be availed from 16:00 to 23:00 hrs.
4	WRPC	POWERGRID_WR2	765KV-BANASKANTHA-CHITTORGARH-1	16-Sep-25	16:00	16-Sep-25	23:00	D	Non auto mode of ckt 1 is required to attend Shutdown nature defect in 765KV-BANASKANTHA-CHITTORGARH-2	To be availed from 16:00 to 23:00 hrs.	Approved	To be availed from 16:00 to 23:00 hrs.
5	WRPC	POWERGRID_WR2	4400KV-KANSARI-KANKROLI 2(BYPASS AT BHINMAL)-1	28-Sep-25	16:00	28-Sep-25	23:00	D	Yearly AMP of LTE and main bay circuit breaker at Kansari	ATC Curtailment of 2100 MW in NR Export. To be availed from 16:00 to 23:00 hrs.	Approved	ATC Curtailment of 2100 MW in NR Export. To be availed from 16:00 to 23:00 hrs.
6	WRPC	POWERGRID_WR2	765KV-INDORE-VADODARA-1	2-Sep-25	09:00	2-Sep-25	18:00	D	WTI Replacement of Y ph Line reactor, RTXV relay installation work & Line AMP works, Dia to be kept open at both ends.	ATC Curtailment of 600 MW in NR Export.	Approved	
7	WRPC	POWERGRID_WR2	765KV-JABALPUR-ORAI-1	2-Sep-25	09:00	2-Sep-25	18:00	D	attending S/D nature defect in line and AMP of Line Terminal equipments & AMP of L/R 765KV-JABALPUR-ORAI-1, Dia to be kept open at both ends.	ATC Curtailment of 900 MW in NR Import.	Approved	
8	WRPC	POWERGRID_WR2	765KV-JABALPUR-ORAI-2	2-Sep-25	09:00	2-Sep-25	18:00	D	Non auto mode of ckt 2 is required to attend Shutdown nature defect in 765KV-JABALPUR-ORAI-1		Approved	
9	WRPC	POWERGRID_WR2	765KV-VINDHYACHAL(PS)-JABALPUR-2	26-Sep-25	09:00	26-Sep-25	18:00	D	AMP of Line Terminal equipments & AMP of L/R VINDHYACHAL(PS)-JABALPUR-2	ATC Curtailment of 750 MW in NR Import.	Approved	
10	WRPC	POWERGRID_WR2	400KV-NEEMUCH-CHITTORGARH-1	22-Sep-25	09:30	22-Sep-25	18:00	D	For amp works. Non auto mode of ckt 2 is required . Dia to be kept open at both ends.	ATC Curtailment of 250 MW in NR Export.	Approved	
11	WRPC	POWERGRID_WR2	400KV-NEEMUCH-CHITTORGARH-2	22-Sep-25	09:30	22-Sep-25	18:00	D	Non auto mode of ckt 1 is required to attend Shutdown nature defect in ckt # 1		Approved	
12	WRPC	POWERGRID_WR2	400KV-NEEMUCH-CHITTORGARH-2	24-Sep-25	09:30	24-Sep-25	18:00	D	For amp works. Non auto mode of ckt 1 is required . Dia to be kept open at both ends.	ATC Curtailment of 250 MW in NR Export.	Approved	
13	WRPC	POWERGRID_WR2	400KV-NEEMUCH-CHITTORGARH-1	24-Sep-25	09:30	24-Sep-25	18:00	D	Non auto mode of ckt 1 is required to attend Shutdown nature defect in ckt # 2		Approved	
14	WRPC	POWERGRID_WR2	765KV-SATNA-VINDHYACHAL(PS)-1	23-Sep-25	09:00	23-Sep-25	18:00	D	Relay Testing Work, Dia to be kept open at both ends.	ATC Curtailment of 750 MW in NR Import.	Approved	
15	WRPC	POWERGRID_WR2	765KV-GWALIOR-AGRA-1	15-Sep-25	09:00	30-Sep-25	18:00	C	Restoration work of loc no 159 & shut down nature defect attending work, Dia to be kept open at both ends.	ATC Curtailment of 1150 MW in NR Import.	Approved	Duration of S/D may be reviewed by PG.
16	WRPC	POWERGRID_WR2	765KV-SATNA-GWALIOR-2	15-Sep-25	09:00	25-Sep-25	18:00	C	Installation , testing and commissioning work of CB for switchable line reactor, Dia to be kept open at both ends.	ATC Curtailment of 2150MW in NR Import/ To be availed on last week of september.	Approved	

17	WRPC	POWERGRID_WR2	765KV-GWALIOR-ORAI-1	28-Sep-25	09:00	30-Sep-25	18:00	C	Line Reactor CB Drive Mechanism checking by OEM at Gwalior SS, Dia to be kept open at both ends.		Approved	
18	WRPC	POWERGRID_WR2	765KV-SATNA-VINDHYACHAL(PS)-1	15-Sep-25	09:00	15-Sep-25	13:30	D	Spare Rotation Work. Spare Out and Satna 1 Rph In. Rph Out since 15.06.2025. Dia to be kept open at both ends.	ATC Curtailment of 750 MW in NR Import.	Approved	
19	WRPC	POWERGRID_WR2	765KV-SATNA-VINDHYACHAL(PS)-2	20-Sep-25	07:00	20-Sep-25	18:00	D	attending S/D nature defect in line, . Dia to be kept open at both ends.	ATC Curtailment of 750 MW in NR Import.	Approved	
20	WRPC	POWERGRID_WR2	765KV-VINDHYACHAL(PS)-VARANASI-1	22-Sep-25	07:00	22-Sep-25	18:00	D	attending S/D nature defect in line, Non auto mode of ckt 2 is required . Dia to be kept open at both ends.	ATC curtailment of 1900MW in NR Import	Approved	
21	WRPC	POWERGRID_WR2	765KV-VINDHYACHAL(PS)-VARANASI-2	22-Sep-25	07:00	22-Sep-25	18:00	D	Non auto mode of ckt 2 is required to attend Shutdown nature defect in 765KV-VINDHYACHAL(PS)-VARANASI-1		Approved	
22	WRPC	POWERGRID_WR2	765KV-VINDHYACHAL(PS)-VARANASI-2	23-Sep-25	07:00	23-Sep-25	18:00	D	attending S/D nature defect in line, Non auto mode of ckt 1 is required . Dia to be kept open at both ends.	ATC curtailment of 1900MW in NR Import	Approved	
23	WRPC	POWERGRID_WR2	765KV-VINDHYACHAL(PS)-VARANASI-1	23-Sep-25	07:00	23-Sep-25	18:00	D	Non auto mode of ckt 1 is required to attend Shutdown nature defect in 765KV-VINDHYACHAL(PS)-VARANASI-2		Approved	
24	WRPC	POWERGRID_WR2	400KV-SHUALPUR-RAPP-2	8-Sep-25	08:00	8-Sep-25	17:30	D	AMP WORK OF SUJALPUR-RAPP2_LINE REACTOR,		Approved	
25	ERPC	ER-1	400KV-PUSAULI(PG)-ALLAHABAD-1	9-Sep-25	08:00	10-Sep-25	18:00	C	LBB RETROFITTING WORK IN MAIN AND TIE BAY		Approved	
26	ERPC	ER-2	400KV-PUSAULI(PG)-VARANASI-1	2-Sep-25	08:00	3-Sep-25	18:00	C	LBB RETROFITTING WORK IN MAIN AND TIE BAY		Approved	

OUTAGE PLANNING TO BE APPROVED IN UPCOMING 234th OCC MEETING															
Format I(B): Request for Bus, Bay, ICTs, Reactor, FACTs,FSCs, SVCs etc outage by Indenting agency to RPC															
Indenting Agency			HPSLDC	For the Month	Aug-25		Date	08.08.2025							
Elements Detail							Daily/ Continous	Reason	Proposed Date and Time				NRLDC /NLDC Remarks	S/D Status	OCC Remarks
Sl. No.	Name of the Requesting Agency	Voltage Level (kV)	Name of the Element	Owner	Ckt ID	Inter-Regional / Intra-Regional			From Date	From Time	To Date	To Time			
1	HPPTCL	220/132/33kV	Transformer	BBMB	T-7	Intra-Regional	Daily	Connection of dropper with 220 kv Dehar Kangoo ckt-2 for charging of new line bay.	02.09.2025	10:00 hrs.	02.09.2025	17:00 hrs.	Shutdown may be allowed subject to BBMB consent	Approved	Shutdown may be allowed subject to BBMB consent
2		3*60 MVA	Generator		GT-1								Shutdown may be allowed subject to BBMB consent	Approved	Shutdown may be allowed subject to BBMB consent
3		220 kV	Bus Coupler		A-4								Shutdown may be allowed subject to BBMB consent	Approved	Shutdown may be allowed subject to BBMB consent
4	HPPTCL	220kV	Bus-1	BBMB	Bus-1		Daily	Bus Isolator Alignment and Testing for under construction bay of 220kV Dehar Kangoo CKT-2	27.08.25	09:00 Hrs	27.08.25	17:00 Hrs	Subject to BBMB consent as 220KV Dehar is single bus scheme	Approved	Shutdown may be allowed subject to BBMB consent
5		220kV	220/132/11 KV Transformer (T-7)		T-7									Approved	Shutdown may be allowed subject to BBMB consent
6		220kV	3X60MVA, 11/220KV GT-1		GT-1									Approved	Shutdown may be allowed subject to BBMB consent
7		220kV	220KV Bus coupler (A-4)		A-4									Approved	Shutdown may be allowed subject to BBMB consent

Addl. Agenda OUTAGE PLANNING TO BE APPROVED IN 234th OCC MEETING

Format I(A): Request for transmission element outage by Indenting agency to RPC															NRLDC /NLDC Remarks	S/D Status	OCC Remarks
Indenting Agency			HPSLDC	For the Month	Aug-25	Request Date	11-08-2025										
Line Details									Proposed Date and Time								
Sl. No.	Name of the Requesting Agency	Voltage Level (kV)	From substation	To substation	Owner	Ckt ID	Inter-Regional / Intra-Regional	Daily/ Continuous	Reason	From Date	From Time	To Date	To Time	Remarks			
1	HPPTCL	220kV	Dehar	Ganguwal	BBMB	CKT-1	Inter-State	Daily	Bus Isolator Alignment and Testing for under construction bay of 220kV Dehar Kangoo CKT-2	27.08.25	09:00 Hrs	27.08.25	17:00 Hrs	Under NRLDC purview	Subject to BBMB consent	Approved	Subject to BBMB consent

Note: Tentative Date can be proposed, if exact date is not known.

OUTAGE PLANNING TO BE APPROVED IN UPCOMING 234thOCC MEETING

Sr. No.	Name of Sub-Station	Name of Element (Transformer, Line, Bus-Coupler etc.) /Rated Voltage	*Code/ID of Element (Transformer Line, Bus-Coupler etc.)	Shutdown			Shutdown Requird 'From'		Shutdown Requird 'To'		Total outage Time (Hrs.)	Alternate Source of supply	NRLDC /NLDC Remarks	S/D Status	OCC Remarks
				Planned for Preventive maintenance	Forced	Detail Reason (Mension if LILO /Height Raise /Augmentaion /Shifting /for other Utility)	Date	Time	Date	Time					
1	400 kV S/Stn. Nawada	400/220/33kV 315M	ICT-2	Planned for Annual maintenance		for Annual maintenance	07.09.2025	10:00 hr	07.09.2025	15:00 hrs	5:00 Hr	400/220/33kV 315MVA ICT-1 & 400/220/33kV 315MVA ICT-3	Other ICTs must be in service/ Load to be managed by Haryana	Approved	Other ICTs must be in service/ Load to be managed by Haryana

Shutdown request in 234th OCC Meeting for approval

S. No	Line	Date	Time		PURPOSE	NRLDC /NLDC Remarks	S/D Status	OCC Remarks
			From	To				
1	400 KV JPL-Dhanoda Circuit-I	02.09.2025	8.00 Hrs.	13.00 Hrs.	Offline and Online calibration of L&T Make ABT tariff energy meters	May be allowed subject to no other line outage at both ends/Subject to Haryana consent	Approved	May be allowed subject to no other line outage at both ends/Subject to Haryana consent
1	400 KV JPL-Dhanoda Circuit-II	02.09.2025	13.30 Hrs.	18.00 Hrs.	Offline and Online calibration of L&T Make ABT tariff energy meters	May be allowed subject to no other line outage at both ends/Subject to Haryana consent	Approved	May be allowed subject to no other line outage at both ends/Subject to Haryana consent
1	400 KV JPL-Kabulpur Circuit-I	03.09.2025	8.00 Hrs.	13.00 Hrs.	Offline and Online calibration of L&T Make ABT tariff energy meters	May be allowed subject to no other line outage at both ends/Subject to Haryana consent	Approved	May be allowed subject to no other line outage at both ends/Subject to Haryana consent
1	400 KV JPL-Kabulpur Circuit-II	03.09.2025	13.30 Hrs.	18.00 Hrs.	Offline and Online calibration of L&T Make ABT tariff energy meters	May be allowed subject to no other line outage at both ends/Subject to Haryana consent	Approved	May be allowed subject to no other line outage at both ends/Subject to Haryana consent

Sr.No.	Name of Substation	Voltage Level	Element Name	Date	Time	Reason of Shutdown	NRLDC/NLDC Remarks	S/D Status	OCC Remarks
1	220 KV Raebareli (PG)	220 KV	220 KV Unchahar (NTPC) – Raebareli (PGCIL) D/C transmission line CKT 1 & 2	16.09.2025 to 30.09.2025	Continuous	Infringing upon the proposed alignment of the Ganga Expressway Trumpet structure	Utility may clarify the ckt number as there are 3 ckts from Unchahar to Raebareli(PG)/May be clubbed with planned unit outage at Unchahar	Approved	May be clubbed with Unit outage .

PLANNED SHUT DOWN FOR THE MONTH OF September-2025 WHICH ARE TO BE APPROVED BY OCC 234

Name of Transmission Zone : Uttar Pradesh Power Transmission Corporation Limited

Sl.No.	Details of Transmission Line		Date		Timings		Reason	"Outage Mode (Daily/ Continuous)"	Remarks	NRLDC/NLDC Remarks	Shutdown Status	OCC Remarks
	Substation/ Voltage Level	Name of Transmission Elements	From	To	From	To						
1	400kV S/S DIV AGRA	400 kV FatehabadCkt-1 Bay	18-09-2025	19-09-2025	09:00:00	17:00:00	* Half yearly preventive maintenancebefore Diwali.	DAILY S/D			Approved	Line must remain in service.
2	400kV S/S DIV AGRA	400 kV PGCIL Bay	26-09-2025	26-09-2025	09:00:00	17:00:00	* Half yearly preventive maintenancebefore Diwali.	CONTINUOUS S/D			Approved	Line must remain in service.
3	400kV S/S DIV AGRA	400 kV FatehabadCkt-2 Bay	25-09-2025	25-09-2025	09:00:00	17:00:00	* Half yearly preventive maintenancebefore Diwali.	CONTINUOUS S/D			Approved	Line must remain in service.
4	400kV S/S DIV AGRA	400 kV Bus Coupler bay shutdown	23-09-2025	24-09-2025	09:00:00	17:00:00	* Half yearly preventive maintenancebefore Diwali.	DAILY S/D		Subject to real time grid condition	Approved	Subject to real time grid condition
5	400kV Gr. Noida(765 S/S) Ckt-1st Bay	Shut Down of 400kV Gr.Noida line ckt-1s	20/09/2025	20/09/2025	10:00	18:00	* Tree treamming work will be carried out during this shut down period	Continuous		May be allowed subject to no other line outage at both ends/Load to be managed by UP	Approved	May be allowed subject to no other line outage at both ends/Load to be managed by UP
6	400kV S/S DIV SAROJINI NAGAR	Plan shutdown of 400KV Lucknow (PG) bay	20/09/2025	20/09/2025	09:00:00	18:00	* Planned shutdown of 400kv Lucknow(PG)bay and 400kv Sarojini Nagar - Lucknow (PG)line required for annual protection testin	Continuous		May be allowed subject to no other line outage at both ends/Load to be managed by UP	Approved	May be allowed subject to no other line outage at both ends/Load to be managed by UP
7	400 kV Substation Rasra	1.400 kV Spare Bay 1	06.09.2025	06.09.2025	14:00:00	17:00:00	Relay testing	Continuous	During shutdown Period no supply will be affected as no elenent is connected through 400 kV Spare Bay 1.	May be allowed	Approved	May be allowed
8	400 kV Substation Rasra	1.400 kV Spare Bay 2	08.09.2025	08.09.2025	14:00:00	17:00:00	Relay testing	Continuous	During shutdown Period no supply will be affected as no elenent is connected through 400 kV Spare Bay 2.	May be allowed	Approved	May be allowed
9	400 kV GIS S/s Metro Depot Gr. Noida	400 kV Gr. Noida (765 kV)- Pali Gr. Noida D/C Line CKt-2	03.09.2025	03.09.2025	07:00	19:00	Stringing of OPGW and pending stringing works between existing line (Tower No. 133) New Tower no. AP02 of Lilo line	DAILY S/D		May be allowed subject to no other line outage at both ends/Load to be managed by UP	Approved	May be allowed subject to no other line outage at both ends/Load to be managed by UP
10	400 kV GIS S/s Metro Depot Gr. Noida	400 kV Gr. Noida (765 kV)- Pali Gr. Noida D/C Line CKt-2	29.09.2025	29.09.2025	07:00	19:00	Jumpering activity between existing line Quad (moose) to twin HTLS at existing tower no 134 & AP 133 of UPPTCL (Existing line) for Lilo arrangement and commissioning of line	DAILY S/D			Approved	FTC Clearance required.
11	400 kV S/s Bareilly	400 kV TBC	20/09/2025	20/09/2025	08:00	17:00	For preventive maintenance work. No supply affected.	Continuous		Subject to real time grid condition	Approved	Subject to real time grid condition

12	400 kV S/s Bareilly	220 kV Pantnagar	23-09-2025	23-09-2025	08:00	17:00	For Preventive Maintenance works. No supply affected, maintained through 400KV S/S KASHIPUR.	Continuous		Subject to UK consent	Approved	Subject to UK consent.
----	------------------------	------------------	------------	------------	-------	-------	---	------------	--	-----------------------	----------	---------------------------

OUTAGE PLANNING TO BE APPROVED IN UPCOMING 234th OCC MEETING

Sl. No.	Zone	Division	Detail of Transmission Element		Date	Time	Date	Time	Reason (provide detailed reason)	Outage Mode (Daily/ Continuous)	Remarks (If any)	Shutdown Status	NRLDC/NLD C Remarks	OCC Remarks
			Element type	Name of the Element	dd-mm-yyyy	Hrs:Min (hh:mm)	dd-mm-yyyy	Hrs:Min (hh:mm)						
1	WUPPTCL	765/400/220kV Hapur	BUS	400kV Bus-2 at Hapur S/s	9-Sep-25	08:00	9-Sep-25	18:00	Annual Maintenance & Testing	continuous		Approved	All elements must remain in service with other bus	All elements must remain in service with other bus
2	WUPPTCL	765/400/220kV Hapur	BUS	765kV Bus -2 at Hapur S/s	10-Sep-25	08:00	10-Sep-25	18:00	Annual Maintenance & Testing	continuous		Approved		
3	WUPPTCL	765/400/220kV Gr. Noida	BUS	765kV Bus -2 at Gr. Noida S/s	19-Sep-25	08:00	19-Sep-25	18:00	Annual Maintenance & Testing	continuous		Approved		
4	WUPPTCL	765/400/220kV Gr. Noida	BUS	400kV Bus -2 at Gr. Noida S/s	23-Sep-25	08:00	23-Sep-25	18:00	Annual Maintenance & Testing	continuous		Approved	All elements must remain in service with other bus	All elements must remain in service with other bus
5	WUPPTCL	400/220kV Sikandrabad	BUS	400kV Bus - 2 at Sikandrabad S/s	18-Sep-25	08:00	18-Sep-25	18:00	Annual Maintenance & Testing	continuous		Approved	All elements must remain in service with other bus	All elements must remain in service with other bus
6	WUPPTCL	400/132kV Nehtaur	BUS	400kV Bus -2 at Nehtaur S/s	27-Sep-25	08:00	27-Sep-25	18:00	Annual Maintenance & Testing	continuous		Approved	All elements must remain in service with other bus	All elements must remain in service with other bus
7	WUPPTCL	765/400/220kV Hapur	ICT	1500 MVA ICT-2 at Hapur S/s	4-Sep-25	10:00	4-Sep-25	11:00	R phase will be free to attend leakage, 1500 MVA ICT-2 will be recharge by Y ph , B ph and Spare phase	Daily		Approved		
8	WUPPTCL	765/400/220kV Gr. Noida	ICT	1500MVA ICT-2 at Gr. Noida S/s	15-Sep-25	10:00	15-Sep-25	12:00	Annual Maintenance & Testing	Daily		Approved		

Format I(A): Request for transmission element outage by Indenting agency to RPC																	
Indenting Agency		NHPC LTD.	For the Month	Aug-25		Date				Proposed Date and Time					NRLDC /NLDC Comments	Shutdown Status	OCC Remarks
Sl. No.	Name of the Requesting Agency	Voltage Level (kV)	From substation	To substation	Owner	Ckt ID	Inter-Regional / Intra-Regional	Daily/ Continuous	Reason	From Date	From Time	To Date	To Time	Remarks		Requested	
1	SALAL, NHPC LIMITED	220 KV	Salal	Kishenpur	PGCIL	220KV Salal-Kishenpur-I	Intra regional	Continuous	To check the redundancy of the protection system of Bus Bar Differential and LBB Protection of both the buses (02 Nos.) by operating the circuit breakers.	26-Aug-2025	09:00	26-Aug-2025	17:00	Shutdown of all the lines shall be planned during Silt Flushing of Units at Salal Power Station.	May be planned on Sunday with silt flushing work/ Subject to PG consent	Approved	May be planned on Sunday with silt flushing work/ Subject to PG and J&K consent
2	SALAL, NHPC LIMITED	220 KV	Salal	Kishenpur	PGCIL	220KV Salal-Kishenpur-II	Inter regional	Continuous	To check the redundancy of the protection system of Bus Bar Differential and LBB Protection of both the buses (02 Nos.) by operating the circuit breakers.	26-Aug-2025	09:00	26-Aug-2025	17:00		May be planned on Sunday with silt flushing work/ Subject to PG consent	Approved	May be planned on Sunday with silt flushing work/ Subject to PG and J&K consent
3	SALAL, NHPC LIMITED	220 KV	Salal	Kishenpur	PGCIL	220KV Salal-Kishenpur-III	Inter regional	Continuous	To check the redundancy of the protection system of Bus Bar Differential and LBB Protection of both the buses (02 Nos.) by operating the circuit breakers.	26-Aug-2025	09:00	26-Aug-2025	17:00		May be planned on Sunday with silt flushing work/ Subject to PG consent	Approved	May be planned on Sunday with silt flushing work/ Subject to PG and J&K consent
4	SALAL, NHPC LIMITED	220 KV	Salal	Kishenpur	PGCIL	220KV Salal-Kishenpur-IV	Inter regional	Continuous	To check the redundancy of the protection system of Bus Bar Differential and LBB Protection of both the buses (02 Nos.) by operating the circuit breakers.	26-Aug-2025	09:00	26-Aug-2025	17:00		May be planned on Sunday with silt flushing work/ Subject to PG consent	Approved	May be planned on Sunday with silt flushing work/ Subject to PG and J&K consent
5	SALAL, NHPC LIMITED	220 KV	Salal	Jammu (Glandi)		220KV Salal-Jammu-I	Inter regional	Continuous	To check the redundancy of the protection system of Bus Bar Differential and LBB Protection of both the buses (02 Nos.) by operating the circuit breakers.	26-Aug-2025	09:00	26-Aug-2025	17:00		May be planned on Sunday with silt flushing work/ Subject to JK consent	Approved	May be planned on Sunday with silt flushing work/ Subject to PG and J&K consent
6	SALAL, NHPC LIMITED	220 KV	Salal	Jammu (Glandi)		220KV Salal-Jammu-II	Inter regional	Continuous	To check the redundancy of the protection system of Bus Bar Differential and LBB Protection of both the buses (02 Nos.) by operating the circuit breakers.	26-Aug-2025	09:00	26-Aug-2025	17:00		May be planned on Sunday with silt flushing work/ Subject to JK consent	Approved	May be planned on Sunday with silt flushing work/ Subject to PG and J&K consent

LIST OF ADDITIONAL SHUTDOWNS PROPOSED FOR APPROVAL IN OCC-234th MEETING
(PLANNED SHUTDOWNS)

FROM: SR DGM-RTAMC, MANESAR
DATE:- 09-08-25

TO : SE(OPN), NRPC, N DELHI
Copy: GM (SO-1), NRLDC

Following Additional S/D are required during the month SEPT 2025 for 234th OCC. Kindly accord your approval so that site mobilisation may be arranged accordingly.

S.No.	ELEMENTS	OWNER		DURATION				PURPOSE	Remarks	NRLDC Comments	Shutdown Status	OCC Remarks
			MODE	FROM		TO						
				DATE	TIME	DATE	TIME					
	765KV 400kV/220kV Lines											
1	400 KV MAINPURI-BALLABHGARH (PG) CKT-1	Powergrid	D	01-09-2025	08:00:00	04-09-2025	20:00:00	For Jack Bus replacement		May be allowed subject to no other line outage at both ends	Rejected	
2	400 KV MAINPURI-BALLABHGARH (PG) CKT-2	Powergrid	D	07-09-2025	08:00:00	09-09-2025	20:00:00	For Reactpr fire wall construction		May be allowed subject to no other line outage at both ends	Rejected	
3	400 KV DADRI(NT)-BALLABHGARH(PG) (PG)	Powergrid	C	12-09-2025	08:00:00	25-09-2025	20:00:00	For Diversion work		Utility may elaborate the reason/ if shutdown of Ballabgharh- Maharanibagh is required?	Rejected	
4	400 KV BALLABHGARH(PG)-NAWADA(HV) (PG) CKT-1	Powergrid	C	12-09-2025	08:00:00	25-09-2025	20:00:00	For Diversion work		Utility may elaborate the reason	Rejected	
5	400 KV BHIWADI-HISSAR (PG) CKT-2	Powergrid	D	29-08-2025	08:00:00	29-08-2025	18:00:00	Rectification of Shutdown Nature Defects	Also provide approval of Non-auto mode of 400 KV Hisar - Bhiwadi Ckt - III	May be allowed subject to no other line outage at both ends	Approved	May be allowed subject to no other line outage at both ends
6	765 KV D/C AJMER BHADLA-II TL (Ckt 1 & 2)	M/s PGCIL	D	02-09-2025	17:00:00	03-09-2025	23:00:00	Construction work of 765 KV D/C BHADLA III - SIKAR II TL AND NON AUTO IF SHUTDOWN NOT AVAILABLE	OVERHEAD CROSSING OF 765 KV D/C BHADLA III - SIKAR II TL		Approved	curtailment of 500 MW in NR export.
7	400 KV S/C BIKANER - DIDWANA TL	M/s ADANI	D	09-09-2025	16:00:00	10-09-2025	23:00:00	Construction work of 765 KV D/C BHADLA III - SIKAR II TL AND NON AUTO IF SHUTDOWN NOT AVAILABLE	CROSSING OF 765 KV D/C BHADLA III - SIKAR II TL	May be given from 16:00Hrs	Approved	
8	400 KV S/C BIKANER - MERTA TL	M/s RRVPNL	D	16-09-2025	16:00:00	17-09-2025	23:00:00	Construction work of 765 KV D/C BHADLA III - SIKAR II TL AND NON AUTO IF SHUTDOWN NOT AVAILABLE	CROSSING OF 765 KV D/C BHADLA III - SIKAR II TL	May be given from 16:00Hrs	Approved	
9	220 KV S/C SLR - BKN TRANSMISSION LINE	SERENTICA	D	10-09-2025	19:00:00	12-09-2025	23:00:00	Overhead crossing of 400 KV BIKANER-II TO BIKANER-III TL		May be given from 19:00Hrs	Approved	
10	220 KV S/C KAWANI - BIKANER TRANSMISSION LINE	BROOKFIELD	D	13-09-2025	08:00:00	15-09-2025	20:00:00	Overhead crossing of 400 KV BIKANER-II TO BIKANER-III TL		Utility may clarify the element name as per NRLDC database	Rejected	
11	220 KV D/C CPSU-III TO BIKANER-II TRANSMISSION LINE CKT 1	NHPC	D	25-09-2025	08:00:00	27-09-2025	20:00:00	Overhead crossing of 400 KV BIKANER-II TO BIKANER-III TL		Utility may clarify the element name as per NRLDC database	Rejected	
12	220 KV D/C CPSU-III TO BIKANER-II TRANSMISSION LINE CKT 2	NHPC	D	25-09-2025	08:00:00	27-09-2025	20:00:00	Overhead crossing of 400 KV BIKANER-II TO BIKANER-III TL		Utility may clarify the element name as per NRLDC database	Rejected	
13	400 KV S/C (Quad) CPSU 3 to Bikaner II Transmission Line	SGEL	D	22-09-2025	08:00:00	24-09-2025	20:00:00	Overhead crossing of 400 KV BIKANER-II TO BIKANER-III TL		Utility may clarify the element name as per NRLDC database	Rejected	
14	400 KV BIKANER_2 (PBTSL)-BIKANER(PG) (PG) CKT-1	POWERGRID	D	16-09-2025	17:00:00	18-09-2025	23:00:00	Overhead crossing of 400 KV BIKANER-II TO BIKANER-III TL		May be given from 17:00Hrs	Approved	
15	400 KV BIKANER_2 (PBTSL)-BIKANER(PG) (PG) CKT-2	POWERGRID	D	16-09-2025	17:00:00	18-09-2025	23:00:00	Overhead crossing of 400 KV BIKANER-II TO BIKANER-III TL		May be given from 17:00Hrs	Approved	

16	220 KV D/C CPSU-III TO BIKANER-II TRANSMISSION LINE CKT 1	NHPC	D	25-09-2025	08:00:00	27-09-2025	20:00:00	Overhead crossing of 400 KV BIKANER-II TO BIKANER-III TL	Utility may clarify the element name	Rejected	
17	220 KV D/C CPSU-III TO BIKANER-II TRANSMISSION LINE CKT 2	NHPC	D	25-09-2025	08:00:00	27-09-2025	20:00:00	Overhead crossing of 400 KV BIKANER-II TO BIKANER-III TL	Utility may clarify the element name	Rejected	
18	220 KV D/C GAJENER - CHATTARGARH TRANSMISSION LINE	RRVPNL	D	19-09-2025	08:00:00	21-09-2025	20:00:00	Overhead crossing of 400 KV BIKANER-II TO BIKANER-III TL	Not under purview of NRLDC	Rejected	
19	220kV S/C Beawar-Shree Cement Line(RVPNL)	RRVPNL	D	01-09-2025	07:00:00	02-09-2025	19:00:00	Overhead crossing work by 765 KV Beawar-Dausa D/c line Under Construction at loc AP11-AP11A	Not under purview of NRLDC	Rejected	
20	220kV D/C Line RVPNL (Merta-Jethana) CKT 1	RRVPNL	D	12-09-2025	07:00:00	14-09-2025	19:00:00	Overhead crossing work by 765 KV Beawar-Dausa D/c line Under Construction at loc AP21-AP22	Not under purview of NRLDC	Rejected	
21	220kV D/C Line RVPNL (Merta-Jethana) CKT 2	RRVPNL	D	12-09-2025	07:00:00	14-09-2025	19:00:00	Overhead crossing work by 765 KV Beawar-Dausa D/c line Under Construction at loc AP21-AP22	Not under purview of NRLDC	Rejected	
22	220kV D/C Line RVPNL (AJMER-JETHANA) ckt 1	RRVPNL	D	09-09-2025	07:00:00	11-09-2025	19:00:00	Overhead crossing work by 765 KV Beawar-Dausa D/c line Under Construction at loc AP61-AP62	Not under purview of NRLDC	Rejected	
23	220kV D/C Line RVPNL (AJMER-JETHANA) ckt 2	RRVPNL	D	09-09-2025	07:00:00	11-09-2025	19:00:00	Overhead crossing work by 765 KV Beawar-Dausa D/c line Under Construction at loc AP61-AP62	Not under purview of NRLDC	Rejected	
24	220kV D/C Line RVPNL (AJMER-JETHANA) ckt 1	RRVPNL	D	01-09-2025	07:00:00	03-09-2025	19:00:00	Overhead crossing work by 765 KV Beawar-Dausa D/c line Under Construction at loc AP43-AP44	Not under purview of NRLDC	Rejected	
25	220kV D/C Line RVPNL (AJMER-JETHANA) ckt 2	RRVPNL	D	01-09-2025	07:00:00	03-09-2025	19:00:00	Overhead crossing work by 765 KV Beawar-Dausa D/c line Under Construction at loc AP43-AP44	Not under purview of NRLDC	Rejected	
26	220kV S/C Line RVPNL (BEAWAR-AJMER)	RRVPNL	D	05-09-2025	07:00:00	07-09-2025	19:00:00	Overhead crossing work by 765 KV Beawar-Dausa D/c line Under Construction at loc AP46-AP47	Not under purview of NRLDC	Rejected	
27	220kV D/C Line RVPNL (AJMER-JETHANA) ckt 1	RRVPNL	D	28-09-2025	07:00:00	30-09-2025	19:00:00	Overhead crossing work by 765 KV Beawar-Dausa D/c line Under Construction at loc AP29-AP30	Not under purview of NRLDC	Rejected	
28	220kV D/C Line RVPNL (AJMER-JETHANA) ckt 2	RRVPNL	D	28-09-2025	07:00:00	30-09-2025	19:00:00	Overhead crossing work by 765 KV Beawar-Dausa D/c line Under Construction at loc AP29-AP30	Not under purview of NRLDC	Rejected	
29	400kV D/C Jhajjar to Daulatabad T/L CKT-I	HVPNL	D	16-09-2025	08:00:00	19-09-2025	19:00:00	Stringing work for 765kV Khatri-Narela line	Shutdown may be planned with unit outage at Jhajjar / Subject to real time grid condition & Jhajjar	Approved	
30	400kV D/C Jhajjar to Daulatabad T/L CKT-II	HVPNL	D	16-09-2025	08:00:00	19-09-2025	19:00:00	Stringing work for 765kV Khatri-Narela line	Shutdown may be planned with unit outage at Jhajjar / Subject to real time grid condition & Jhajjar	Approved	
31	400KV S/C Hirapur to Dhaulpur	RRVPNL	D	01-09-2025	09:00:00	03-09-2025	18:00:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	Utility may clarify the element name	Rejected	
32	400KV S/C Hirapur to Dhaulpur	RRVPNL	D	01-09-2025	09:00:00	03-09-2025	18:00:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	Utility may clarify the element name	Rejected	
33	220KV D/C Hirapur- KTPS	RRVPNL	D	14-09-2025	09:00:00	16-09-2025	18:00:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	Not under purview of NRLDC	Rejected	
34	220KV S/C Vatika to KTPS	RRVPNL	D	10-09-2025	09:00:00	12-09-2025	18:00:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	Not under purview of NRLDC	Rejected	

35	220KV D/C Sanganer to Chaksu	RRVPNL	D	01-09-2025	09:00:00	03-09-2025	18:00:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.		Not under purview of NRLDC	Rejected	
36	220 kV Bikaner_2- ACME Line (bay 201)	Powergrid	D	27-06-2025	19:00:00	29-06-2025	23:00:00	For Bay Extension works		May be given from 19:00Hrs	Approved	
37	220 kV Charkhi Dadri - Rewadi T/L CKT-1	Powergrid	D	14-09-2025	08:00:00	16-09-2025	19:00:00	765 KV Khetri-Narela TLC Stringing work to be done		Subject to Haryana & BBMB consent	Approved	
38	220 kV S/C PSS - BS II TL (AMPEGPL)	other	D	01-09-2025	08:00:00	09-09-2025	19:00:00	765 kV Bhadla2 - Sikar 2 2nd TL (Shutdown for Tower Erection work)		Utility may clarify the line name as per NRLDC database	Rejected	
39	220 kV S/C PSS - BS II TL (AMPEGPL)	other	D	21-09-2025	08:00:00	29-09-2025	19:00:00	765 kV Bhadla2 - Sikar 2 2nd TL (PLC Crossing Stringing work)- Non Auto mode required		Utility may clarify the line name as per NRLDC database	Rejected	
40	220 kV S/C PSS - BDL II TL (ACME)	other	D	13-09-2025	08:00:00	22-09-2025	19:00:00	765 kV Bhadla2 - Sikar 2 2nd TL Stringing work - Non Auto mode required		Utility may clarify the line name as per NRLDC database	Rejected	
41	220 kV S/C BSP - B2P TL (ABCSIPL)	other	D	11-09-2025	08:00:00	19-09-2025	19:00:00	765 kV Bhadla2 - Sikar 2 2nd TL Stringing work - Non Auto mode required		Utility may clarify the line name as per NRLDC database	Rejected	
42	220 kV S/C PSS - BS II TL (AMPEGPL)	other	D	01-09-2025	08:00:00	10-09-2025	19:00:00	765 kV Bhadla2 - Sikar 2 2nd TL Stringing work - Non Auto mode required		Utility may clarify the line name as per NRLDC database	Rejected	
43	220 kV S/C BSP - B2P TL (ACME)	other	D	04-09-2025	08:00:00	12-09-2025	19:00:00	765 kV Bhadla2 - Sikar 2 2nd TL Stringing work - Non Auto mode required		Utility may clarify the line name as per NRLDC database	Rejected	
44	220 kV S/C PSS - BDL II TL (ABCSIPL)	other	D	04-09-2025	08:00:00	12-09-2025	19:00:00	765 kV Bhadla2 - Sikar 2 2nd TL Stringing work - Non Auto mode required		Utility may clarify the line name as per NRLDC database	Rejected	
45	220 kV S/C PSS - BS II TL (AMPEGPL)	other	D	18-09-2025	08:00:00	20-09-2025	19:00:00	765 kV Bhadla2 - Sikar 2 2nd TL (PLC Crossing Stringing work)- Shutdown		Utility may clarify the line name as per NRLDC database	Rejected	
46	220 kV S/C PSS - BDL II TL (ACME)	other	D	07-09-2025	08:00:00	12-09-2025	19:00:00	765 kV Bhadla2 - Sikar 2 2nd TL Stringing work -Shutdown		Utility may clarify the line name as per NRLDC database	Rejected	
47	220 kV S/C BSP - B2P TL (ABCSIPL)	other	D	07-09-2025	08:00:00	12-09-2025	19:00:00	765 kV Bhadla2 - Sikar 2 2nd TL Stringing work - Shutdown		Utility may clarify the line name as per NRLDC database	Rejected	
48	220 kV S/C PSS - BS II TL (AMPEGPL)	other	D	01-09-2025	08:00:00	05-09-2025	19:00:00	765 kV Bhadla2 - Sikar 2 2nd TL Stringing work - Shutdown		Utility may clarify the line name as per NRLDC database	Rejected	
49	220 kV S/C BSP - B2P TL (ACME)	other	D	05-09-2025	08:00:00	10-09-2025	19:00:00	765 kV Bhadla2 - Sikar 2 2nd TL Stringing work -Shutdown		Utility may clarify the line name as per NRLDC database	Rejected	
50	220 kV S/C PSS - BDL II TL (ABCSIPL)	other	D	05-09-2025	08:00:00	10-09-2025	19:00:00	765 kV Bhadla2 - Sikar 2 2nd TL Stringing work -Shutdown		Utility may clarify the line name as per NRLDC database	Rejected	
51	220KV D/C Rohini-Narela TL	Powergrid	D	15-09-2025	08:00:00	15-09-2025	20:00:00	For stringing of 400kV M/C Mahranibagh-Narela TL		Not under purview of NRLDC	Rejected	
52	220KV D/C Rohini-Narela TL	Powergrid	D	15-09-2025	08:00:00	15-09-2025	20:00:00	For Hot line stringing of 400kV M/C Mahranibagh-Narela TL		Not under purview of NRLDC	Rejected	
53	220kV D/C Bawana-Narela TL	Powergrid	C	20-09-2025	08:00:00	20-09-2025	20:00:00	For stringing of 400kV M/C Mahranibagh-Narela TL		Not under purview of NRLDC	Rejected	
54	220kV D/C Bawana-Bawana I TL	Powergrid	C	20-09-2025	08:00:00	20-09-2025	20:00:00	For Hot line stringing of 400kV M/C Mahranibagh-Narela TL		Not under purview of NRLDC	Rejected	
765KV/400 BUS/ LINE REACTOR												
1	240 MVAR Switchable LR on 765 KV Bhadla_2 (PG)-Fatehgarh_II(PG) (PBTL)) Ckt-3 @Bhadla_2 (PG)	Powergrid	D	09-09-2025	17:00:00	10-09-2025	23:00:00	AMP, Spare Switching			Approved	May be clubbed with line outage.
2	240 MVAR Switchable LR on 765 KV Bhadla_2 (PG)-Fatehgarh_II(PG) (PBTL)) Ckt-4 @Bhadla_2 (PG)	Powergrid	D	11-09-2025	17:00:00	12-09-2025	23:00:00	AMP, Spare Switching			Approved	May be clubbed with line outage.
3	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-3 @FATEHGARH_II(PG)	Powergrid	D	09-09-2025	18:00:00	09-09-2025	23:00:00	AMP, Spare Switching	For CoE Compliances,		Approved	May be clubbed with line outage.
4	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 -FATEHGARH_II (PG) CKT-4 @FATEHGARH_II(PG)	Powergrid	D	07-09-2025	18:00:00	07-09-2025	23:00:00	AMP, Spare Switching	For CoE Compliances,		Approved	May be clubbed with line outage.

	765KV/400 BAY										Requested	
1	707 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	Powergrid	D	01-08-2025	18:00:00	01-08-2025	23:59:00	for AMP work			Approved	
2	708 TIE BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-2 (POWERGRID) AND 240 MVAR BUS REACTOR NO 2 AT 765 KV FATEHGARH_II(PG) AT 765 KV FATEHGARH_II(PG) (POWERGRID)	Powergrid	D	04-08-2025	18:00:00	04-08-2025	23:59:00	for AMP work			Approved	
3	710 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	Powergrid	D	06-08-2025	18:00:00	06-08-2025	23:59:00	for AMP work			Approved	
4	711 TIE BAY - 765 KV FATEHGARH_II-BHADLA (PG) CKT-1 (POWERGRID) AND 765/400 KV 1500 MVA ICT 1 AT FATEHGARH_II(PG) AT 765 KV FATEHGARH_II(PG) (POWERGRID)	Powergrid	D	08-08-2025	18:00:00	08-08-2025	23:59:00	for AMP work			Approved	
5	718 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-2 (POWERGRID)	Powergrid	D	11-08-2025	18:00:00	11-08-2025	23:59:00	for AMP work			Approved	
6	721 MAIN BAY - 765 KV BHADLA_2 - FATEHGARH_II (PG) CKT-1 (POWERGRID)	Powergrid	D	13-08-2025	18:00:00	13-08-2025	23:59:00	for AMP work			Approved	
7	722 MAIN BAY - 765/400 KV 1500 MVA ICT 5 AT FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	Powergrid	D	16-08-2025	18:00:00	16-08-2025	23:59:00	for AMP work			Approved	
8	724 MAIN BAY - 765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (POWERGRID BHADLA TRANSMISSION LIMITED (PBTSL) CKT-4 (PBTSL) AT 765 KV FATEHGARH_II(PG)	Powergrid	D	18-08-2025	18:00:00	18-08-2025	23:59:00	for AMP work			Approved	
9	725 MAIN BAY - 765/400 KV 1500 MVA ICT 6 AT FATEHGARH_II(PG) (POWERGRID) AT 765 KV FATEHGARH_II(PG)	Powergrid	D	23-08-2025	18:00:00	23-08-2025	23:59:00	for AMP work			Approved	
10	726 TIE BAY - 765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (POWERGRID BHADLA TRANSMISSION LIMITED (PBTSL) CKT-3 (POWERGRID) AND 765/400 KV 1500 MVA ICT 6 AT FATEHGARH_II(PG) AT 765 KV FATEHGARH_II(PG) (POWERGRID)	Powergrid	D	24-08-2025	18:00:00	24-08-2025	23:59:00	for AMP work			Approved	
11	727 MAIN BAY - 765 KV BHADLA_2 (PG)- FATEHGARH_II(PG) (POWERGRID BHADLA TRANSMISSION LIMITED (PBTSL) CKT-3 (PBTSL) AT 765 KV FATEHGARH_II(PG)	Powergrid	D	19-08-2025	18:00:00	19-08-2025	23:59:00	for AMP work			Approved	

POWERGRID NORTHERN REGION-II												
SUBJECT :- ADDITIONAL SD REQUEST FOR TRANSMISSION ELEMENTS for 234th OCC MEETING												
S.N.	NAME OF THE ELEMENT AND SUBSTATION	Category of element	DURATION				Daily/ Continuous	Reason	NLDC/NRLDC Comments	Shutdown Status	OCC Remarks	
			FROM		TO							
			DATE	TIME	DATE	TIME						
X-2	For contruction acitivity											
1	66kV BUS at DRASS GIS	A	08-09-2025	09:00	10-09-2025	17:00	CONTINOUS	Shutdown of 220kV BUS-2 required for extension of GIS Bus and fHV testing to enable extension of Bus for New ICT & reactor Bay		Approved	Subject to Leh Ladakh consent.	
X-3	For O & M acitivity											
1	400 KV BUS-I at Patiala SS	A	20.08.2025	09:00	31.08.2025	18:00	CONTINOUS	Testing of 400 KV Bus-bar after retrofitting of BUS BAR Protection relays.		Rejected	Deferred till next OCC.	

Additional Outage for 234th OCC

SL	Request Type	Name of Reuestin	Element Name	Daily/ Continuous	Reason	From Date	From Time	To Date	To Time	NLDC/NRLDC Comments	Shutdown Status	OCC Remarks
1	Planned	POWERGR ID, NR-III	125 MVAR,BUS REACTOR-3 AT VINDHYACHAL	DAILY	AMP OF BUS REACTOR AR3 ALONG WITH ITS ASSOCIATED EQUIPMENTS	02-09-2025	09:00	02-09-2025	18:00:00	Subject to real time grid condition	Approved	Subject to real time grid condition
2	Planned	POWERGR ID, NR-III	SHUNT CAPACITOR BANK B1Z24 AT VINDHYACHAL HVDC	DAILY	AMP OF SHUNT CAPACITOR BANK AND IT'S ASSOCIATED EQUIPMENT	04-09-2025	09:00	04-09-2025	18:00:00		Approved	Subject to no power restriction.
3	Planned	POWERGR ID, NR-III	Main Bay of 400KV Vindhyachal-Singrauli#2 at Vindhyachal	CONTINUOUS	FOR REPLACEMENT OF MAIN BAY CB OF 400KV VINDHYACHAL-SINGRAULI#2 AT VINDHYACHAL END UNDER ADD CAP 2019-24	08-09-2025	09:00	15-09-2025	18:00:00		Approved	
4	Planned	POWERGR ID, NR-III	400kV SINGRAULI(NTPC)-VINDHYACHAL(HVDC)-2	DAILY	FOR REPLACEMENT OF MAIN BAY CB UNDER ADD CAP 2019-24 AT VINDHYACHAL END	15-09-2025	09:00	15-09-2025	18:00:00	Subjected to WRPC Approval	Approved	Subjected to WRPC Approval
5	Planned	POWERGR ID, NR-III	MAIN BAY OF 400KV SINGRAULI-VINDHYACHAL#1 LINE AT SINGRAULI	CONTINUOUS	FOR REPLACEMENT OF MAIN BAY CB OF 400KV SINGRAULI-VINDHYACHAL#1 AT SINGRAULI END UNDER ADD CAP 2019-24. LINE TO BE CHARGED FROM TBC-2 BAY AT SINGRAULI.	16-09-2025	09:00	26-09-2025	18:00:00	Line must remain in service	Approved	Line must remain in service
6	Planned	POWERGR ID, NR-III	400kV SINGRAULI(NTPC)-VINDHYACHAL(HVDC)-1	DAILY	FOR REPLACEMENT OF MAIN BAY CB AT SINGRAULI END UNDER ADD CAP 2019-24	26-09-2025	09:00	26-09-2025	18:00:00	Subjected to WRPC Approval	Approved	Subjected to WRPC Approval
7	Planned	POWERGR ID, NR-III	TIE BAY OF 400KV VINDHYACHAL-SINGRAULI#1&2 AT VINDHYACHAL	CONTINUOUS	FOR REPLACEMENT OF TIE BAY CB OF 400KV SINGRAULI-VINDHYACHAL#1&2 AT VINDHYACHAL END UNDER ADD CAP 2019-24	27-09-2025	09:00	04-10-2025	18:00:00		Approved	
8	Planned	POWERGR ID, NR-III	400KV BUS2C SECTIONALIZER BAY-429 at Agra	DAILY	AMP: AMP OF CT & CB AS PER PREVENTIVE MAINTENANCE SCHEDULE AND FORMAT.	03-09-2025	08:00	03-09-2025	18:00:00		Approved	
9	Planned	POWERGR ID, NR-III	400kV Bus Reactor 80MV at 400 kv Lucknow	CONTINUOUS	Installation & testing of PUA & B in Main Bay (425) at Lucknow 400 S/s	18-08-2025	08:00	19-08-2025	18:00:00	Subject to real time grid condition	Approved	
10	Planned	POWERGR ID, NR-III	765/400 1500 MVA ICT1 at 765kV Bareilly	DAILY	For AMP Work.	22-09-2025	09:00	22-09-2025	18:00:00		Approved	
11	Planned	POWERGR ID, NR-III	800kV HVDC AGRA-ALIPURDUAR POLE-3	DAILY	FOR RTV coating work on Pole-3 DC HALL INSULATORS.	16-09-2025	09:00	17-09-2025	21:00:00	Subjected to ERPC Approval	Approved	